

Appendix 1-1

Proposed Project Implementation Programme

Appendix 1-1 Project Implementation Programme

Construction Activity	2017												2018											
	M1	M2	M3	M4	M5	M6	M7	M8	M9	M10	M11	M12	M1	M2	M3	M4	M5	M6	M7	M8	M9	M10	M11	M12
Site clearance and preparation		■	■																					
A Site Formation, Filling and Excavation				■	■	■	■	■	■	■	■	■												
F Dump Trucks Travelling on Haul Road during site formation				■	■	■	■	■	■	■	■	■												
B Construction of Underground Services and Utilities																■	■	■	■	■				
C Road works																					■	■	■	■
D Foundation													■	■	■	■	■							
E Superstructure																		■	■	■	■	■	■	■
Concurrent Construction Activities by Work Group													B+D		B+E		C+E							
Duration of Concurrent Works													2 months		3 month		3 months							