## **Appendix 1-2**

**Original Project Implementation Programme** 

Appendix 1-2 Original Project Implementation Programme

									20	017																	20	18						
	Construction Activity		N	12	М3	M4	M5	5	М6	M	17	M8	М	19	M10	M	111	M12	M1	1	M2	M	3	M4	M5	N	<b>16</b>	M7	M8	N	19	M10	M11	M12
	Site clerance and preparation																																	
Α	Site Formation, Filling and Excavation																																	
F	Dump Trucks Travelling on Haul Road during site formation																																	
В	Construction of Underground Services and Utilities																		П															
С	Road works																																	
D	Foundation																		Ц			Ш		Ш			Ш							
Е	Superstructure																										П							

Concurrent Construction Activities by Work Group

Duration of Concurrent Works

A+F	A+F+D
6 months	1.5 months

B+D+E	B+E	
1.5 months	1 month	

B+C+E	C+E
1.5 months	3.5 months