

Appendix 3-1A

Construction Programme of the Adjacent Planned Development Projects

Appendix 3-1A-4 Indicative Project Construction Programme for Planned Kam Pok Road Site


Construction Activity	2017												2018											
	M1	M2	M3	M4	M5	M6	M7	M8	M9	M10	M11	M12	M1	M2	M3	M4	M5	M6	M7	M8	M9	M10	M11	M12
Site clearance and preparation		■	■																					
A Site Formation, Filling and Excavation				■	■	■	■	■	■	■	■	■												
F Dump Trucks Travelling on Haul Road during site formation				■	■	■	■	■	■	■	■	■												
B Construction of Underground Services and Utilities																■	■	■	■	■	■			
C Road works																					■	■	■	■
D Foundation													■	■	■	■								
E Superstructure																					■	■	■	■

Concurrent Construction Activities by Work Group
Duration of Concurrent Works

A+F
7.5 months

B+D	B+E	C+E
2 months	3 month	3 months

Remark:

 Site formation works of Proposed development.

The above Construction Programme for Site Formation is prepared with the following assumption:
 Working hours = 08:00 to 18:00
 Working days = 25 days per month