Agreement No. CE 20/2004(EP) North East New Territories (NENT) Landfill Extension

1st Monthly EM&A Report 2023-01-13





33-35 Wong Chuk Hang Road Hong Kong 香港黃竹坑道33-35號

Tel 電話: +852 2858 0738

Fax 傳真: +852 2540 1580

mail@meinhardt.com.hk www.meinhardt-china.com www.meinhardtgroup.com

Environment Ltd

10/F Genesis

創協坊10樓

Meinhardt Infrastructure and

邁進基建環保工程顧問有限公司

Date:

Our Ref.: CL/91823/0227-VES 13 January 2023

By Email

Veolia Environmental Services Hong Kong Limited 40/F, One Taikoo Place 979 King's Road Quarry Bay Hong Kong

Attn.: Mr. Alvin Kam

Dear Sir

Re: Contract No. EP/SP/77/15

North-East New Territories Landfill Extension (NENTX)

1st Monthly EM&A Report

I refer to Conditions 3.3 under Environmental Permit No. EP-292/2007 and Further Environmental Permit No. FEP-01/292/2007, regarding the submission of a report for transplantation. I hereby verified the captioned "1st Monthly EM&A Report" dated 13 January 2023.

Yours faithfully

MEINHARDT INFRASTRUCTURE AND ENVIRONMENT LTD

Claudine Lee

Independent Environmental Checker

Aurecon Hong Kong Limited Unit 1608, 16/F, Tower B, Manulife Financial Centre, 223 – 231 Wai Yip Street, Kwun Tong Hong Kong T +852 3664 6888 F +852 3664 6999 E hongkong@aurecongroup.com w aurecongroup.com



Ref: P521530-0000-REP-NN-0024

By Email

13 January 2023

Meinhardt Infrastructure & Environment Ltd. 10/F Genesis 33-35 Wong Chuk Hand Road Hong Kong

Attn: Ms. Claudine Lee,

Dear Claudine,

Re: Contract No. EP/SP/77/15

Northeast New Territories Landfill Extension Submission of 1st Monthly EM&A Report

In accordance with the requirement specified in Condition 3.3 of Environmental Permit No. EP-292/2007 and Further Environmental Permit No. FEP-01/292/2007, we are pleased to submit the certified "1st Monthly EM&A Report" dated 13 January 2023 for your verification.

Should you require any further information or clarification, please do not hesitate to contact the undersigned or our Mr. Keith Chau on 3664 6788.

Yours faithfully, For and on behalf of Aurecon Hong Kong Limited

Fredrick Leong

Environmental Team Leader

Encl

1. 1st Monthly EM&A Report

CC.

- 1. IEC Ms. Claudine Lee (By email: claudinelee@meinhardt.com.hk)
- 2. IEC Representative Mr. Jimmy Lui (By email: jimmylui@meinhardt.com.hk)

Contents

Ex	ecutive Summary	. 1
1.	Introduction	. 4
2.	Project Information	. 6
	Construction Dust	
4	Noise Monitoring	16
	Surface Water Monitoring	
6	Waste Management	28
7	Landscape and Visual	29
8	Ecological Monitoring	30
9	Site Inspection and Audit	31
	Environmental Non-conformance	
11	Implementation Status on Environmental Mitigation Measures	33
12	Future Key Issues	34
13	Conclusion	35

Figure

Figure 1 Location of the Project Site Figure 2 Impact Monitoring Locations

Appendix

Construction Program
Project Organization Chart & Management Structure
Monitoring Schedule for Reporting Month & Next Month
Calibration Certificates
Monitoring Results
Graphical Presentations
Notification of Environmental Quality Limits Exceedance
Wind Data
Waste Flow Table
Investigation Report
Environmental Mitigation Implementation Schedule (EMIS)

All rights reserved | The information/data furnished in our document is confidential and competitive information proprietary to Aurecon or its subcontractors, the release of which would harm the competitive position of Aurecon or its sub-contractors/consultants. This information/data shall not be reproduced, stored in a retrieval system, transmitted in any form or by any means, used or disclosed in whole or in part, for any purpose other than to evaluate and adjudicate this document. If Aurecon is shortlisted or a contract is awarded to Aurecon as a result of this solicitation, or in connection with the submission of such information/data, the right (and the extent thereof) to reproduce, store, transmit, use or disclose this information/data must, by agreement, be included in such contract.

Executive Summary

Aurecon Hong Kong Limited (Aurecon) was appointed to undertake the role of Environmental Team (ET) and carry out Environmental Monitoring and Audit for the North East New Territories (NENT) Landfill Extension.

An Environmental Permit (EP) No. EP-292/2007 was issued by the Environmental Protection Department (EPD) on 26 November 2007 for the construction of this project based on the Environmental Impact Assessment (EIA) Report (Register No: AEIAR-111/2007) approved by the EPD. The latest EP No. FEP-01/292/2007 was subsequently issued by the EPD in 28 April 2022.

In accordance with the requirements specified in Section 2.6 to 2.10 and Section 12.3 of the approved Environmental Monitoring and Audit (EM&A) Manual and Environmental Permit (EP and FEP) condition 3.3, Monthly EM&A report should be submitted to the Director of Environmental Protection (DEP), within 2 weeks after the end of the reporting month.

The construction phase and EM&A programme of the Project commenced on 1 December 2022.

This 1st Monthly EM&A Report presents the EM&A works conducted from 1 December 2022 to 31 December 2022 in accordance with the EM&A Manual.

Summary of Construction Works undertaken during Report Period

The major construction works undertaken during the reporting period include:

_	Material loading and unloading, site traffic	
-	Site clearance	
-	Site formation	
-	Tree felling	

Environmental Monitoring and Audit Progress

A summary of the monitoring activities in this reporting period is listed below:

	Items	Times	Date
-	Air Quality Monitoring during normal weekdays at each monitoring station	5 times	5, 10, 16, 22 & 28 December 2022
-	Construction Noise Monitoring during normal weekdays at each monitoring station	4 times	6, 16, 22 & 28 December 2022
-	Surface Water Quality Monitoring during normal weekdays at each monitoring station	1 time	5 December 2022
_	Joint Environmental Site Inspection	4 times	5, 12, 19 & 28 December 2022

Air Quality

5 sets of 1-hr TSP & 24-hr TSP construction dust measurement were carried out at each monitoring stations during normal weekdays of the reporting period. No exceedance of Action and Limit Levels of construction dust was recorded during the reporting period.

Noise

4 sets of 30-minute construction noise measurement were carried out at each monitoring stations during normal weekdays of the reporting period. No exceedance of Action and Limit Levels of construction noise was recorded during the reporting period.

Surface Water Quality

1 set of surface water quality measurement were carried out at each monitoring stations during normal weekdays of the reporting period. No exceedance of Action and Limit Levels of surface water quality was recorded during the reporting period.

Landscape and Visual

All the specified and affected LCAs, LRs and VSRs have been monitored during the reporting period. No exceedance of Action and Limit Levels of landscape and visual was recorded during the reporting period.

Environmental Site Inspection

ET weekly environmental site inspections were carried out on 05, 12, 19 and 28 December 2022. A joint environmental site inspection was carried out by the representatives of the Employer's Representative (ER), the Contractor, IEC and the ET on 19 December 2022. The Contractor has generally implemented the mitigation measures as recommended.

Environmental Exceedance/Non-conformance/Compliant/Summons and Prosecution

No exceedance of the Action and Limit Levels was recorded at designated monitoring stations during the reporting period.

No non-compliance event was recorded during the reporting period.

One complaint on 20 December 2022 was received during the reporting period. The complaint lodged regarding presenting much dusty materials at roundabout at Wo Keng Shan Road & dusty flying problem at Kowloon-bound traffic at Lung Shan Tunnel. After Investigation, it was found that no dusty materials or wastes were transported out from the NENTX site during the complaint period in accordance with the construction record. In addition, it was observed that the wheel washing facilities with high pressure water jet have been provided at all sites exit of NENTX (i.e. Portion A and D) and all vehicles were cleaned before allowing them to leave the construction site to ensure that no mud or debris would be brought to the public area. All site vehicles of NENTX are also required to go through the auto wheel washing facility, which is managed by the operator of the NENT landfill, before entering the public area. The road section between the washing facilities and the exit point was paved with concrete, or bituminous materials were implemented in all site entrances/exits. No mud generated from vehicles under the NENTX project after exiting the site entrance were observed. Therefore, there is no direct evidence showing that the complaint is likely related to NENTX project.

No summons/prosecutions were received in this reporting period.

Environmental Protection Department-Regional Office (North) conducted general site inspection on 23 December 2022. No special findings were identified during the inspection.

Reporting Change

There was no reporting change in the reporting period.

Future Key Issues

Works to be undertaken in the next month include:

- Material loading and unloading, site traffic
- Permanent site office foundation works with pouring of concrete
- Site clearance
- Installation of permanent fencing
- Site formation
- Tree felling

Potential environmental impacts arising from the above construction activities are mainly associated with construction dust, construction noise, surface water, waste management and landscape and visual.

1. Introduction

1.1. Background

- 1.1.1. The North East New Territories Landfill Extension (the NENTX Project) is located adjacent to the existing North East New Territories (NENT) Landfill at Ta Kwu Ling. The extension site is located in a valley covering mainly the existing NENT Landfill Stockpile and Borrow Area that was formed to the east of the existing landfill as part of the original site development of the landfill, and layout plan shown in **Figure 1.1**.
- 1.1.2. The NENTX is a designated project. The Environmental Impact Assessment (EIA) Report (AEIAR-111/2007) and an Environmental Monitoring and Audit Manual were approved on 20 September 2007. The project is governed by an Environmental Permit (EP) (EP-292/2007) which was granted on 26 November 2007. A further of EP (FEP) was applied and the FEP (FEP-01/292/2007) was subsequently granted on 28 April 2022.
- 1.1.3. In accordance with the requirements specified in Section 2.6 to 2.10 and Section 12.3 of the approved Environmental Monitoring and Audit (EM&A) Manual and Environmental Permit (EP and FEP) condition 3.3, Monthly EM&A report should be submitted to the Director of Environmental Protection (DEP), within 2 weeks after the end of the reporting month.
- 1.1.4. The construction phase and EM&A programme of the Project commenced on 1 December 2022.

1.2. Purpose of this Report

1.2.1. This is the 1st Monthly EM&A Report which summarises the impact monitoring results and audit findings for the EM&A programme during the reporting period from 01 December 2022 to 31 December 2022.

1.3. Structure of the Report

1.3.1. The structure of the report is as follows:

Section 1 – Introduction

- details the background, purpose and structure of the report.

Section 2 – Project Information

 summarises background and scope of the Project, site description, project organization and contact details, construction programme, the construction works undertaken and the status of Environmental Permit(s)/License(s) during the reporting period.

Section 3 - Dust Monitoring

Section 4 – Noise Monitoring

Section 5 – Surface Water Monitoring

Section 6 - Waste

Section 7 – Landscape and Visual

Section 8 - Site Inspection and Audit

Section 9 - Environmental Non Conformance

Section 10 - Implementation Status on Environmental Mitigation Measures

Section 11 – Future Key Issues

2. Project Information

2.1. Construction Activities

2.1.1. A summary of the major construction activities undertaken in this reporting period is shown in **Table 2.1** and the construction programme is illustrated in **Appendix A**.

Table 2-1 Major Construction Activities Undertaken in the Reporting Period

	Construction Activities Undertaken		
	Material loading and unloading, site traffic		
-	Site clearance		
-	Site formation		
-	Tree felling		

2.2. Project Organization & Management Structure

2.2.1. The Project Organization Chart & Management Structure are shown in **Appendix B**. The key personnel contact information is summarized in **Table 2-2**.

Table 2-2 Contact Information of Key Personnel

Party	Name	Contact Number
Contractor	Mr. William Wan	9259 5326
(Veolia Environmental Service Hong Kong Holding LtdLimited.)		
Independent Environmental Consultant (IEC)	Ms. Claudine Lee	2859 5409
(Meinhardt Infrastructure and Environment Ltd.)		
Environmental Team (ET)	Mr. Fredrick Leong	3664 6888
(Aurecon Hong Kong Limited)		

2.3. Status of Environmental Approval Document

2.3.1. A summary of the relevant valid permits, licences, and/or notifications on environmental protection for this Project since the granting of the EP is presented in **Table 2.3**.

Table 2-3 Summary of the relevant valid permits, licences, and/or notifications on environmental protection

Permit / Licenses / Notification	Reference	Expiry Date	Remark
Environmental Permit (EP)	EP-292/2007	Throughout the Contract	Permit granted on 26 November 2007
Further Environmental Permit (FEP)	FEP-210/2022	Throughout the Contract	Permit granted on 28 April 2022
Notification of Construction Works as required under Air Pollution Control (Construction Dust) Regulation	479809	Throughout the Contract	Approved on 13 May 2022
Registration of Waste Producer under Waste Disposal Ordinance	7043692	Throughout the Contract	Approved on 13 April 2022
Registration as Chemical Waste Producer	5213-642-P1034-18	Throughout the Contract	Approved on 11 July 2022
Construction Noise Permit	GW-RN1151-22	28 February 2023	Approved on 29 November 2022
Effluent Discharge License under Water Pollution Control Ordinance	WT00042301-2022	31 October 2027	Approved on 18 October 2022

3. Construction Dust

3.1 Monitoring Requirement

3.1.1 In accordance with the EM&A Manual, 1-hr & 24-hrTotal Suspended Particulates (TSP) levels should be measured at the designated air quality monitoring stations in every 6 days to ensure that any deteriorating air quality could be readily detected, and timely action shall be undertaken to rectify such situation. For 1-hr TSP monitoring, the sampling frequency of at least three times in every six-days should be undertaken when the highest dust impact occurs. The specific time to start and stop the 24- hr TSP monitoring shall be clearly defined for each location.

3.2 Monitoring Parameters, Frequency and Location

- 3.2.1 According to the EM&A Manual, three monitoring stations namely AM(D)1, AM(D)2 and AM(D)3 are selected for the impact monitoring.
- 3.2.2 A baseline monitoring plan has been submitted to IEC and EPD including the proposal of change of monitoring locations. Due to limited access to the original monitoring locations at AM(D)1, AM(D)2 and AM(D)3, the adjusted stations at AM1, AM2 and AM3 were agreed with IEC prior to the baseline and impact monitoring. The locations of adjusted dust monitoring locations are shown in **Figure 2**.
- 3.2.3 The detailed monitoring schedule is shown in **Appendix C**. The locations of dust monitoring stations are shown in **Table 3-1**. The monitoring parameters, frequency and duration are shown in **Table 3-2**.

Table 3-1 Locations of Dust Monitoring Stations

Monitoring Station	Representative for	Monitoring Parameters
AM1	Tung Lo Hang	1-hr and 24-hr TSP
AM2	Heung Yuen Wai	1-hr and 24-hr TSP
AM3	Wo Keng Shan Tsuen	1-hr and 24-hr TSP

Table 3-2 Dust Impact Monitoring Parameters, Frequency and Duration

Monitoring Station	Parameter	Frequency and Duration
AM1, AM2, AM3	1-hr TSP	At least 3 times per 6 days
	24-hr TSP	1 time per 6 days

3.3 Monitoring Equipment

- 3.3.1 High volume samplers (HVSs) were used for carrying out 24-hr TSP monitoring. For 1-hr TSP monitoring, direct reading dust meters were used to measure 1-hr TSP levels.
- 3.3.2 **Table 3-3** summarises the equipment that were used in the baseline dust monitoring programme. The calibration certificates are shown in **Appendix D**.

Table 3-3 Dust Monitoring Equipment

Equipment	Model	Monitoring Station
	TE-5170X (S/N: 1105)	AM1
High Volume Sampler (HVS)	TE-5170X (S/N: 1106)	AM2
	TE-5170X (S/N: 1856)	AM3
	Sibata LD-5R (S/N: 882106)	AM1 to AM3
Direct Reading Dust Meter	Sibata LD-5R (S/N: 882110)	
	Sibata LD-5R (S/N: 0Z4545)	
Calibration Kit (for HVS)	TE-5025A (S/N: 3465)	AM1 to AM3

3.4 Monitoring Methodology

- 3.4.1 The 1-hr TSP impact monitoring was conducted using a portable direct reading dust meter.
- 3.4.2 The measuring procedures of the 1-hr dust meter has been undertaken in accordance with the Manufacturer's Instruction Manual as follows:
 - Place the 1-hr dust meter at least 1.3m above ground;
 - Set POWER to "ON" and make sure that the battery level will not be flashed or in low level:
 - Pull the air sampling inlet cover up;
 - Push the knob at MEASURE position;
 - Set time/mode setting to [BG] by pushing the time setting switch. Then, start the background measurement by pushing the start/stop switch once. It will take 6 sec. to complete the background measurement;
 - · turn knob to SENSI. ADJ position and press in;
 - Push Start/Stop switch once;
 - · Gently return knob to the MEASURE position;
 - Push the time setting switch to change the time setting display to [LOG] at the bottom left of the liquid crystal display;
 - Remove the cap and start measurement; and
 - Information such as sampling date, time, count value and site condition will be recorded during the monitoring period.
- 3.4.3 The 24-hr TSP baseline monitoring has been conducted using a High Volume Sampler (HVS).
- 3.4.4 The HVS has been set-up at the monitoring location with a fixed power supply for operation. The measuring procedures of the 24-hr TSP measurements has been undertaken in accordance with the specifications listed in the EM&A Manual. Each HVS includes a motor, a filter holder, a flow controller and a sampling inlet in accordance with the performance specification of the USEPA Standard Title 40, Code of Federation Regulations Chapter 1 (Part 50), Appendix B. The measuring procedures of the 24-hr dust meter was undertaken in accordance with the Manufacturer's Instruction Manual as follows:

- The power supply will be checked to ensure the HVS works properly;
- The filter holder and the area surrounding the filter will be cleaned;
- The filter holder will be removed by loosening the four bolts and a new filter on a supporting screen will be aligned carefully;
- The filter will be properly aligned on the screen so that the gasket formed an airtight seal on the outer edges of the filter;
- The swing bolts will be fastened to hold the filter holder down to the frame. The pressure applied should be sufficient to avoid air leakage at the edges;
- · The shelter lid will be closed and secured with the aluminium strip;
- The HVS will be warmed-up to establish run-temperature conditions;
- A new flowrate record sheet will be set into the flow recorder;
- The programmable timer will be set for a sampling period of 24 hour, and the starting time, weather condition and the filter number will be recorded;
- The initial elapsed time will be recorded;
- At the end of sampling, the sampled filter will be removed carefully and folded in halflength so that only surfaces with collected particulate matter will be in contact;
- · The sample will be placed in a clean plastic envelope and sealed;
- · All monitoring information will be recorded on a standard data sheet; and
- The filters will be taken back to HOKLAS accredited laboratory for analysis.
- 3.4.5 In addition, site conditions and dust sources were recorded in a standard form for direct input into a database.

3.5 Monitoring Results

3.5.1 The impact dust monitoring results are summarized in **Table 3-4** and **Table 3-5**. The monitoring data together with graphical presentations are presented in **Appendix E** and **Appendix F**.

Table 3-4 Summary of Impact 1-hr TSP Monitoring Results

Dust Monitoring Station	Average 1-hr TSP Concentration, µg/m³ (Range)	Action Level, μg/m³	Limit Level, μg/m³
AM1	54 (44 – 65)	>285	>500
AM2	54 (45 – 61)	>279	>500
AM3	63 (57 – 68)	>285	>500

Table 3-5 Summary of Impact 24-hr TSP Monitoring Results

Dust Monitoring Station	Average 24-hr TSP Concentration, µg/m³ (Range)	Action Level, µg/m³	Limit Level, μg/m³
AM1	114 (88 – 147)	>164	>260
AM2	65 (43 – 92)	>152	>260
AM3	140 (126 – 157)	>163	>260

- 3.5.2 No exceedance of Action and Limit Levels of construction dust was recorded during the reporting period. Therefore, there was no record of Notification of Environmental Quality Limits Exceedance in the **Appendix G**.
- 3.5.3 No effect that arose from the other special phenomena and work progress of the concerned site was noted during the current monitoring month.

3.6 Wind Data Monitoring

3.6.1 During the monitoring period. wind data from existing weather station in the vicinity of the designated monitoring location, i.e Ta Kwu Ling station operated by Hong Kong Observatory was adopted. It is considered that the wind data obtained from Ta Kwu Ling station are representative of the Project area and could be used for the construction dust monitoring programme for the Project. The results for wind data monitoring are presented in **Appendix H**.

3.7 Recommended Mitigation Measures

- 3.7.1 The recommended dust mitigation measures from EIA report are listed as followed:
 - The contractor shall follow the procedures and requirements given in the Air Pollution Control (Construction Dust) Regulation.
 - Dust emission from construction vehicle movement is confined within the worksites area.
 - Watering facilities will be provided at every designated vehicular exit point.
 - Good site practice is recommended during construction phase. Covering with impermeable sheet should be provided for the inactive tipping area.

3.8 Event and Action Plan

3.8.1 Should non-compliance of the criteria occur, action in accordance with the action plan in **Table**3-6 shall be carried out.

Table 3-6 Event and Action Plan for dust impact

Event	ET	IEC	Contractor
Exceedance of Action Level			
1.Exceedance for one sample	 Identify source Prepare Notification of Exceedance Inform IEC and Contractor Repeat measurement to confirm findings Increase monitoring frequency to daily if exceedance is due to the Project and continue until the monitoring results reduce to below action level 	 Verify the Notification of Exceedance Check monitoring data submitted by ET and Contractor's working methods Discuss with ET and Contractor on proposed remedial measures 	 Rectify any unacceptable practice Amend working methods if appropriate
Exceedance for two or more consecutive samples	 Identify source Prepare Notification of Exceedance Inform Contractor and IEC Repeat measurements to confirm findings Increase monitoring frequency to daily if exceedance is due to the Project and continue until the monitoring results reduce to below action level Discuss with IEC for remedial action required Ensure remedial measures are properly implemented Continue monitoring at daily intervals if exceedance is due to the Project If no exceedance for 3 consecutive days, cease additional monitoring 	 Verify the Notification of Exceedance Check monitoring data submitted by ET and Contractor's working methods Discuss with ET and Contractor on proposed remedial measures Review with analysed results submitted by ET Review the proposed remedial measures by Contractor Supervise the implementation of remedial measures 	 Submit proposals for remedial actions to IEC within 3 working days of notification Implement the agreed proposals Amend proposal if appropriate

Event	ET	IEC	Contractor
Exceedance of L	mit Level		
1.Exceedance for one sample	 Identify source Prepare Notification of Exceedance Inform IEC and Contractor Repeat measurement to confirm findings Increase monitoring frequency to daily if exceedance is due to the Project and continue until the monitoring results reduce to below limit level Assess effectiveness of Contractor's remedial actions and keep EPD and IEC informed of the results 	 Verify the Notification of Exceedance Check monitoring data submitted by ET and Contractor's working methods Discuss with ET and Contractor potential remedial actions Supervise the implementation of remedial measures 	 Take immediate action to avoid further exceedance Submit proposals for remedial actions to IEC within 3 working days of notification Implement the agreed proposals Amend proposal if appropriate
2.Exceedance for two or more consecutive samples	 Identify source Prepare Notification of Exceedance Inform IEC and EPD the causes and actions taken for the exceedances Discuss with IEC for remedial action required Ensure remedial measures are properly implemented Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and informed of the results Increase monitoring frequency to confirm findings If exceedance stops, cease additional monitoring 	 Verify the Notification of Exceedance Check monitoring data submitted by ET and Contractor's working methods Discuss amongst ET and Contractor on the potential remedial actions. Review Contractor's remedial actions whenever necessary to assure their effectiveness Supervise the implementation of remedial measures 	 Take immediate action to avoid further exceedance Submit proposals for remedial actions to IEC of notification Implement the agreed proposals Resubmit proposals if problem still not under control Stop the relevant activity of works until the exceedance is abated

4 Noise Monitoring

4.1 Monitoring Requirement

4.1.1 In accordance with the EM&A manual, noise impact monitoring shall be carried out at 2 monitoring stations NM1 and NM2 once a week during normal construction working hour (0700-1900 Monday to Saturday). The minimum logging interval shall be 30 minutes with average of 6 consecutive Leq 5 mins. L₁₀ and L₉₀ shall also be measured at 5 mins intervals.

4.2 Monitoring Locations, Parameters and Frequency

- 4.2.1 According to the EM&A Manual, two monitoring stations namely NM1 and NM2 are selected for the impact monitoring.
- 4.2.2 A baseline monitoring plan has been submitted to IEC and EPD including the proposal of change of monitoring locations. Due to limited access to the original monitoring locations at NM1 and NM2, the adjusted stations at NM1a and NM2a were agreed with IEC prior to the baseline and impact monitoring. The noise monitoring locations are summarized in **Table 4-1** and shown in **Figure 2**.
- 4.2.3 The detailed monitoring schedule is shown in **Appendix C**. The frequency and duration are shown in **Table 4-2**.

Table 4-1 Noise Monitoring Locations

Monitoring Station	Representative for	Type of Measurement
NM1a	Wo Keng Shan Tsuen	Free field
NM2a	Lin Ma Hang	Free field

Remark:

Table 4-2 Noise Baseline Monitoring Parameters, Frequency and Duration

Monitoring Station	Parameter	Frequency and Duration
NM1a and NM2a	L _{Aeq} (30mins) average of 6 consecutive L _{eq} (5min); L10 (5min) & L90 (5min)	once a week during normal construction working hour (0700-1900 Monday to Saturday)

^{*}For Free Field measurement, +3dB(A) should be added to the measured results.

4.3 Monitoring Equipment

- 4.3.1 Integrating Sound Level Meters (SLMs) was used for noise impact monitoring. The SLM complied with International Electrotechnical Commission Publications 651:1979 (Type 1) and 804:1985 (Type 1) specifications shall be used for carrying out noise monitoring. The accuracy of the SLM was checked using an acoustic calibrator generating a known sound pressure level at a known frequency. Measurements shall be accepted as valid only if the calibration level from prior to and after the noise measurement agrees to within 1.0dB.
- 4.3.2 A portable wind speed meter was used for measuring wind speeds in m/s.
- 4.3.3 **Table 4-3** summarises the equipment that have been used in the impact noise monitoring programme. The calibration certificates are shown in **Appendix D**.

Table 4-3 Noise Monitoring Equipment

Equipment	Model
Sound Level Meter	NTi XL2 (S/N: A2A-09696-E0)
Acoustic Calibrator	Rion NC-74 (S/N: 34504770)
Anemometer	RS-90 (S/N: 210722168)

4.4 Monitoring Methodology

- **4.4.1** The details of noise measurement procedures are described as follows:
 - · Free-field measurements were made at the monitoring locations.
 - For free field, the Sound Level Meter was set at a height of 1.2 m above the ground. The battery condition was checked to ensure the proper functioning of the meter.
 - Parameters such as frequency weighting, the time weighting and the measurement time were set as follows:
 - · Frequency weighting: A
 - Time weighting: Fast
 - Measurement time: 5 minutes (Leq (30-min) would be determined for daytime noise by calculating the logarithmic average of six Leq (5min) data.)
 - Prior to and after each noise measurement, the meter was calibrated using a Calibrator for 94.0 dB at 1000 Hz. If the difference in the calibration level before and after measurement was more than 1.0 dB, the measurement would be considered invalid and repeat of noise measurement would be required after recalibration or repair of the equipment.
 - Noise measurement should be paused during periods of high intrusive noise if possible and observation shall be recorded when intrusive noise is not avoided.

- At the end of the monitoring period, the Leq, L10 and L90 shall be recorded. In addition, site conditions and noise sources should be recorded on a standard record sheet.
- All noise monitoring will be conducted with the wind speed not exceeding 5m/s and no gusts exceeding 10m/s.

4.5 Monitoring Results

4.5.1 The impact noise monitoring results are summarized in **Table 4-4**. The monitoring data together with graphical presentations are presented in **Appendix E** and **Appendix F**.

Table 4-4 Summary of Noise Monitoring Results during normal working hours (07:00-19:00, Monday to Saturday)

Noise Monitoring Station	Average Leq, 30min, dB(A) (Range)	Action Level	Limit Level
NM1a	53.6	When one	
	(51.1 – 56.1)	documented	>75dB(A)
NM2a	49.8	complaint is	>73db(A)
	(48.9 – 51.2)	received	

Remark:

- 4.5.2 No exceedance of Action and Limit Levels of construction noise was recorded during the reporting period. Therefore, there was no record of Notification of Environmental Quality Limits Exceedance in the **Appendix G**.
- 4.5.3 No particular observations are identified near the monitoring stations during the monitoring period.

4.6 Recommended Mitigation Measures

- 4.6.1 The recommended dust mitigation measures from EIA report are listed as followed:
 - 1. Use of good site practices to limit noise emissions by considering the following:
 - Only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction programme;
 - Machines and plant (such as trucks, cranes) that may be in intermittent use should be shut down between work periods or should be throttled down to a minimum;
 - Plant known to emit noise strongly in one direction, where possible, be orientated so that the noise is directed away from nearby NSRs;
 - Silencers or mufflers on construction equipment should be properly fitted and maintained during the construction works;
 - Mobile plant should be sited as far away from NSRs as possible and practicable;

^{(1) *} A correction of +3 dB(A) was made to the free field measurements

⁽²⁾ If works are to be carried out during restricted hours, the conditions stipulated in the construction noise permit issued by the Noise Control Authority have to be followed.

- Material stockpiles, mobile container site officer and other structures should be effectively utilised, where practicable, to screen noise from onsite construction activities.
- 2. Select "Quiet plants" which comply with the BS 5228 Part 1 or TM standards.

4.7 Event and Action Plan

4.7.1 Should non-compliance of the criteria occurs, action in accordance with the action plan in **Table 4-5** shall be carried out.

Table 4-5 Event and action plan for construction noise monitoring

Event	ET	IEC	Contractor
Exceedance of Action Level	 Identify source, investigate the causes of exceedance Prepare Notification of Exceedance Inform IEC and Contractor Report the results of investigation to IEC, and Contractor Discuss with Contractor and IEC for formulate remedial measures Ensure remedial measures are properly implemented Have additional monitoring if exceedance is due to the Project. If exceedance stops, cease additional monitoring 	 Verify the Notification of Exceedance Review the analysed results submitted by ET Discuss with ET, and Contractor on the potential remedial actions Review the proposed remedial measures Supervise the implementation of remedial measures 	Submit noise mitigation proposals to IEC Implement the agreed noise mitigation proposals
Exceedance of Limit Level	 Identify source, investigate the causes of exceedance Prepare Notification of Exceedance Inform IEC and Contractor Repeat measurements to confirm findings Discuss with Contractor and IEC for remedial measures Ensure remedial measures are properly implemented Assess effectiveness of Contractor's remedial actions and keep IEC and EPD informed of the results Have additional monitoring if exceedance is due to the Project. If exceedance stops, cease additional monitoring 	 Verify the Notification of Exceedance Review the analysed results submitted by ET Discuss with ET, and Contractor on the potential remedial actions Review the proposed remedial measures Supervise the implementation of remedial measures 	 Take immediate action to avoid further exceedance Submit proposals for remedial actions to IEC of notification Implement the agreed proposals Resubmit proposals if problem still not under control Stop the relevant portion of works as determined by project proponent until the exceedance is abated.

5 Surface Water Monitoring

5.1 Monitoring Requirement

5.1.1 In accordance with the EM&A manual, impact surface water quality monitoring was carried out at the two designated surface water discharge points (i.e WM1 and WM2) for once per month from commencement of construction works of the Project.

5.2 Monitoring Locations, Parameters and Frequency

- 5.2.1 Impact surface water monitoring was carried out on 5 December 2022 at WM1 and WM2. The monitoring locations are indicated in **Table 5-1** and **Figure 2**.
- 5.2.2 The monitoring parameters, frequency and duration of surface water quality baseline monitoring are summarized in **Table 5-2**. Detailed monitoring schedule is presented in **Appendix C**.

Table 5-1 Surface water quality monitoring locations

Manitarina Ctation	Lassian	Coordinates (HK Grid)		
Monitoring Station	Location	Easting	Northing	
WM1	Upstream of Lin Ma Hang River	836665	845020	
WM2	Ping Yuen River	835592	844186	

Table 5-2 Surface water quality monitoring Parameters, Frequency and Duration

Parameter	Frequency
pH, Electrical conductivity, DO, Turbidity, SS, Alkalinity, COD, BOD ₅ , TOC, Ammonia-nitrogen, TKN, Nitrate, Sulphate, Sulphite, Phosphate, Chloride, Sodium, Mg, Ca, K, Fe, Ni, Zn, Mn, Cu, Pb, Cd, Coliform Count, Oil and Grease	once per month

5.3 Monitoring Equipment

5.3.1 The measurements of pH, electrical conductivity (EC), DO, turbidity, water temperature and air temperature were undertaken in situ. In situ monitoring instruments in compliance with the specifications listed under Section 5.5 of the EM&A Manual were used to undertake the surface water quality monitoring for the Project. **Table 5-3** summarises the equipment used in the impact surface water quality monitoring works. Copies of the calibration certificates are attached in **Appendix D**.

Table 5-3 Surface Water Quality Monitoring Equipment

Equipment	Model	
Water Quality Meter	Horiba U-53 (S/N: PORBNFNT)	
Water Flow Meter	FP111 (S/N: 22K100859)	

5.4 Summary of Surface Water Quality Monitoring Procedure

Operational/ Analytical Procedures

- 5.4.1 Water samples were collected from within 500 mm of the water surface. Water was collected by a small clean open-mouthed bucket with the lip pointing upstream. Usually, water was then transferred to the sample bottles until they were filled to the top with no remaining air space before the lid was securely screwed on. For samples that were preserved with acid or alkalis prior to transport to the laboratory, the samples bottles were filled to the level specified by the analytical laboratory.
- 5.4.2 Analyses shall be carried out in accordance with methods described in ASTM or APHA AWWA-WEF Standard.

Laboratory Analytical Methods

5.4.3 The testing of parameters presented in **Table 5-4** for all stations was conducted by ALS Technichem (HK) Pty Ltd. (HOKLAS Registration No. 066). Comprehensive quality assurance and control procedures were in place in order to ensure quality and consistency in results. The detection limits are provided in **Table 5-4**.

Table 5-4 Surface Water Monitoring Detection Limits and Limit of Reporting

Parameters	Detection Limit (in EM&A Manual)	Limit of Reporting	Method Reference	
pН	0.1 0.1		APHA 4500 H+ B	
Electrical conductivity	1 μS/cm	1 μS/cm	APHA 2510 B	
Alkalinity	1 mg/L	1 mg/L	APHA 2320 B	
COD	10 mg/L	5 mg/L	APHA 5220 C	
BOD ₅	3 mg/L	2 mg/L	APHA 5210 B	
TOC	1 mg/L	1 mg/L	APHA 5310 B	
SS	0.1 mg/L	0.1 mg/L	APHA 2540 D	
Ammonia-nitrogen	0.2 mg/L	0.01 mg/L	APHA 4500 NH3 G	
TKN	0.4 mg/L	0.1 mg/L	APHA 4500Norg: D	
Nitrate	0.5 mg/L	0.01 mg/L	APHA 4500 NO3 I	
Sulphate	5 mg/L	1 mg/L	USEPA 375.4	
Sulphite	2 mg/L	2 mg/L	APHA 4500 SO3 B	
Phosphate	0.01 mg/L	0.01 mg/L	APHA 4500-P B & F	
Chloride	0.5 mg/L	0.5 mg/L	USEPA 325.1	
Sodium	50 μg/L	50 μg/L	USEPA 6010C	
Mg	50 μg/L	50 μg/L	USEPA 6010C	
Са	50 μg/L	50 μg/L	USEPA 6010C	
K	50 μg/L	50 μg/L	USEPA 6010C	
Fe	50 μg/L	10 μg/L	USEPA 6010C	
Ni	1 μg/L	1 μg/L	USEPA 6020A	
Zn	10 μg/L	10 μg/L	USEPA 6020A	
Mn	1 μg/L	1 μg/L	USEPA 6020A	
Cu	1 μg/L	1 μg/L	USEPA 6020A	
Pb	1 μg/L	1 μg/L	USEPA 6020A	
Cd	0.2 μg/L	0.2 μg/L	USEPA 6020A	
Coliform Count	1 cfu/ 100mL	1 cfu/ 100mL	DoE section 7.8, 7.9.4.1 & 3	
Oil and Grease	5 mg/L	5 mg/L	APHA 5520 B	

QA/ QC Requirements

All in situ monitoring instruments were checked, calibrated and certified by a laboratory accredited under HOKLAS or other international accreditation scheme before use, and subsequently re-calibrated at the intervals according to manufacturer's requirement throughout all stages of the surface water quality monitoring programme. Responses of sensors and electrodes were checked with certified standard solutions before each use. Calibration for a DO meter was carried out before measurement according to the instruction manual of the equipment model. For the on-site calibration of field equipment, the requirements of the BS 1427:2018, "Guide to on-site test methods for the analysis of waters" was observed.

Decontamination Procedures

5.4.5 Water sampling equipment used during the course of the monitoring programme was decontaminated by manual washing and rinsed with clean distilled water after each sampling location.

Sampling Management and Supervision

5.4.6 All sampling bottles were labelled with the sample ID (including the indication of sampling station), laboratory number and sampling date. Water samples were dispatched to the testing laboratory for analysis as soon as possible after the sampling. All samples were stored in a cool box and kept at less than 4°C but without frozen. All water samples were handled under chain of custody protocols and relinquished to the laboratory representatives at locations specified by the laboratory. The laboratory determination works started within 24 hours after collection of water samples.

Quality Control Measures for Sample Testing

- 5.4.7 The samples testing was performed by ALS Technichem (HK) Pty Ltd. The following quality control programme was performed by the laboratory:
 - One method blank; and
 - One sample duplicate.

5.5 Monitoring Results

- 5.5.1 Impact surface water quality monitoring was conducted at WM1 and WM2 on 5 December 2022. No adverse weather was observed during reporting period. The detailed monitoring schedule is shown in **Appendix C**.
- 5.5.2 The summary of monitoring results are presented in **Table 5-5**. Detailed monitoring results at each monitoring station and graphical presentations of surface water quality (DO, SS and Turbidity) at the monitoring stations are given in **Appendix E and Appendix F.**
- 5.5.3 No particular observations are identified near the monitoring stations during the monitoring period.
- 5.5.4 No exceedance of Action and Limit Levels of surface water monitoring was recorded during the reporting period. Therefore, there was no record of Notification of Environmental Quality Limits Exceedance in the **Appendix G**.

Table 5-5 Summary of Impact Surface Water Monitoring Results

Monitoring Station	Monitoring Parameter(s)	Monitoring Results	Action Level	Limit Level
WM1	DO in mg/L	10.8	<7.4	<4
	рН	7.4	>7.7	>7.8
	Turbidity in NTU	8.6	>9.2	>9.5
	SS in mg/L	3.4	>9.7	>11.4
WM2	DO in mg/L	6.5	<5	<4
	рН	7.5	>7.6	>7.7
	Turbidity in NTU	23.3	>108.3	>108.9
	SS in mg/L	25.6	>94.5	>94.7

5.6 Recommended Mitigation Measure

- 5.6.1 The recommended surface water mitigation measures from EIA report are listed as followed:
 - Channels (both temporary and permanent drainage pipes and culverts), earth bunds or sand bag barriers should be provided on site to direct stormwater to silt removal facilities.
 - The overall slope of the site should be kept to a minimum to reduce the erosive potential of surface water flows.
 - The design of efficient silt removal facilities should be based on the guidelines in Appendix A1 of ProPECC PN 1/94, which states that the retention time for silts and sediment traps should be 5 minutes under maximum flow conditions.
 - All vehicles and plant should be cleaned before leaving a construction site to ensure no earth, mud, debris and the like is deposited by them on roads.
 - Construction solid waste, debris and rubbish on site should be collected, handled and disposed of properly to avoid water quality impacts.
 - Measures should be taken to prevent the washing away of construction materials, soil, silt or debris into any drainage system.

5.7 Event and Action Plan

5.7.1 Should non-compliance of the criteria occurs, action in accordance with the action plan in **Table 5-6** shall be carried out.

Table 5-6 Event and Action Plan for Water Quality

Event	ET	IEC	Contractor
Action level being exceeded by one sampling day	 Repeat in situ measurement to confirm findings Identify source(s) of impact Prepare Notification of Exceedance Inform IEC and Contractor Check monitoring data, all plant, equipment and Contractor's working methods Repeat measurement on next day of exceedance 	Verify Notification of Exceedance Check monitoring data and Contractor's working methods	Rectify unacceptable practice Amend working methods if appropriate
Action level being exceeded by two or more consecutive sampling days	 Repeat in situ measurement to confirm findings Identify source(s) of impact Prepare Notification of Exceedance Inform IEC and Contractor Check monitoring data, all plant, equipment and Contractor's working methods Discuss with Contractor and IEC for remedial measures Ensure mitigation measures are implemented Increase the monitoring frequency to daily until no exceedance of Action level Repeat measurement on next day of exceedance 	 Verify Notification of Exceedance Check monitoring data and Contractor's working method Discuss with ET and Contractor on possible remedial actions Review the proposed mitigation measures Supervise the implementation of mitigation measures 	 Submit proposal of additional mitigation measures to IEC of notification Implement the agreed mitigation measures Amend proposal if appropriate

Event	ET	IEC	Contractor
Limit Level being exceeded by one sampling day	 Repeat in situ measurement to confirm findings Identify source(s) of impact Prepare Notification of Exceedance Inform IEC and Contractor; Check monitoring data, all plant, equipment and Contractor's working methods Discuss mitigation measures with IEC and Contractor Ensure mitigation measure are implemented 	 Verify Notification of Exceedance Check monitoring data submitted By ET and Contractor's working method Discuss with ET and Contractor on possible remedial actions Review the proposed mitigation measures Supervise the implementation of mitigation measures 	 Critically review the working method Rectify unacceptable practice Take immediate corrective actions to avoid further exceedance Submit proposal of mitigation measures to IEC Implement the agreed mitigation measures
Limit level being exceeded by two or more consecutive sampling days	 Repeat in situ measurement to confirm findings Identify source(s) of impact Prepare Notification of Exceedance Inform IEC, contractor and EPD Check monitoring data, all plant, equipment and Contractor's working methods Discuss mitigation measures with IEC and Contractor Ensure mitigation measure are implemented 	 Verify Notification of Exceedance Check monitoring data submitted by ET and Contractor's working method Discuss with ET and Contractor on possible remedial actions Review the proposed mitigation measures Supervise the implementation of mitigation measures 	 Critically review the working method Rectify unacceptable practice Take immediate corrective actions to avoid further exceedance Submit proposal of mitigation measures to IEC Implement the agreed mitigation measures Resubmit proposals if problem still not under control Slow down or to stop relevant activity until exceedance is abated

6 Waste Management

- 6.1.1 Wastes generated from this Project include inert construction and demolition (C&D) materials and non-inert C&D materials. Non-inert C&D materials were made up of general refuse, steels and paper/cardboard packaging materials. Steel materials generated from the Project were also grouped into non-inert C&D materials as the materials were not disposed of with other inert C&D materials. With reference to relevant handling records and trip tickets of this Project, the quantities of different types of waste generated in the reporting month are summarised in **Appendix I**.
- A total of 5 tonnes of general refuse was generated during the reporting period. The general refuse generated from the Project were disposed of at the NENT Landfill. A total of 300 tonnes of hard rock and large broken concrete was generated during the reporting period. The hard rock and large broken concrete were reused in the contract. Therefore, no inert waste was generated during the reporting period. A total of 1 tonne of metals was generated during the reporting period. A total of 1 tonne of plastics was generated during the reporting period.
- 6.1.3 The recommended waste management mitigation measures from EIA report are listed as followed:
 - Implement a trip-ticket system to ensure that the movement of C&D materials are properly documented and verified in accordance with DEVB TC(W) No. 6/2010.
 - Concrete and masonry should be used as general fill and steel reinforcement bars can be used by scrap steel mills.
 - Proper areas should be designated for waste segregation and storage wherever site conditions permit.
 - Maximise the use of reusable steel formwork to reduce the amount of C&D material.
 - Maintain temporary stockpiles and reuse excavated fill material for backfilling and reinstatement.
 - On-site sorting and segregation facility of all type of wastes is considered as one
 of the best practice in waste management and hence, should be implemented in
 all projects generating construction waste.
 - The sorted public fill and C&D waste should be properly reused.
 - Excavated slope, stockpiled material and bund walls should be covered by tarpaulin until used in order to prevent wind-blown dust during dry weather, and to reduce muddy runoff during wet weather.

7 Landscape and Visual

7.1 Monitoring Requirement

- 7.1.1 In order to monitor the landscape and visual impact after providing mitigation measures effectively, all the specified and affected LCAs, LRs and VSRs should be monitored. Implementation of the mitigation measures during construction phase of the Project has been monitored through the regular site inspection/audit.
- 7.1.2 All relevant environmental mitigation measures listed in the approved EIA Report and the EM&A Manual and their implementation status are summarised in **Appendix K**.

7.2 Result and Observation

- 7.2.1 Measures to mitigate the landscape and visual impacts during the construction phase has been checked to ensure compliance with the intended aims of the measures within the reporting period. The progress of the engineering works are regularly reviewed on site to identify the earliest practical opportunities for the landscape works to be undertaken.
- 7.2.2 In order to monitor the landscape and visual impact after providing mitigation measures effectively, all the specified and affected LCAs, LRs and VSRs should be monitored. Implementation of the mitigation measures during construction phase of the Project has been monitored through the regular site inspection/audit.

8 Ecological Monitoring

- 8.1.1 In the reporting period, the post-translocation monitoring for the Endemic Freshwater Crab Somanniathelphusa zanklon was conducted on 29 December 2022 based on the requirement of the approved Revised Translocation Proposal for the Endemic Freshwater Crab Somanniathelphusa zanklon.
- 8.1.2 In the reporting period, the post-transplantation monitoring was conducted on 21 December 2022 based on the requirement of the approved Transplantation Proposal for Plant Species of Conservation Importance (Rev.1).
- 8.1.3 The details of requirements and monitoring results for the post-translocation monitoring and post-transplantation monitoring would be reported separately.

9 Site Inspection and Audit

- 9.1.1 Site Inspection and audits were carried out by ET on weekly basis to monitor the implementation of proper environmental management practices and mitigation measures in the Project Site.
- 9.1.2 Weekly ET environmental site inspections were conducted in the reporting period on 05, 12, 19 and 28 December 2022. A joint environmental site inspection was carried out by the representatives of the ER, the Contractor, IEC and the ET on 19 December 2022. There was no noncompliance recorded during the site inspections.
- 9.1.3 Major findings and recommendations are summarized as follows:

05 December 2022

- The accumulated waste shall be disposed regularly. The Contractor was recommended to increase the frequency of waste disposal to avoid accumulate waste.
- Open cut slope shall be covered with impervious sheeting. The Contractor was reminded to cover the exposed slopes with impervious sheet to minimize dust dispersion.

12 December 2022

- The vehicle exit road shall be kept clear of dusty materials. The Contractor was reminded to schedule watering for the vehicle exist road.
- The Contractor was reminded to cover the exposed slope with impervious sheet for upcoming rainfall in this week. All exposed slopes shall be covered with impervious sheets during rainfall.
- The accumulated waste is observed. The Contractor was recommended to increase the frequency of waste disposal to avoid accumulation of waste.

19 December 2022

 Sediments are accumulated in the channel at the vehicle wash bay. The Contractor was reminded to remove the sediments at least on a weekly basis.

28 December 2022

- The vehicle road is covered with dusty materials in Portion A. The vehicle entrance shall be kept clear of dusty materials.
- The work area is dry and fugitive dust is observed from loading and unloading activity in Portion D. The Contractor has been reminded to schedule watering for work area and to spray with water during loading and unloading activities.
- Latex paint drums are observed without drip trays in Portion A. Drip tray shall be provided for latex paint drums.
- 9.1.4 Environmental Protection Department-Regional Office (North) conducted general site inspection on 23 December 2022. No special findings were identified during the inspection.

10 Environmental Non-conformance

9.1 Summary of Monitoring Exceedance

9.1.1 No exceedance of the Action and Limit Levels was recorded at monitoring station during the reporting period.

9.2 Summary of Environmental Non-compliance

9.2.1 No non-compliance event was recorded during the reporting period.

9.3 Summary of Environmental Complaint

9.3.1 One complaint on 20 December 2022 was received during the reporting period. The complaint lodged regarding presenting much dusty materials at roundabout at Wo Keng Shan Road & dusty flying problem at Kowloon-bound traffic at Lung Shan Tunnel. After Investigation, it was found that no dusty materials or wastes were transported out from the NENTX site during the complaint period in accordance with the construction record. In addition, it was observed that the wheel washing facilities with high pressure water jet have been provided at all sites exit of NENTX (i.e. Portion A and D) and all vehicles were cleaned before allowing them to leave the construction site to ensure that no mud or debris would be brought to the public area. All site vehicles of NENTX are also required to go through the auto wheel washing facility, which is managed by the operator of the NENT landfill, before entering the public area. The road section between the washing facilities and the exit point was paved with concrete, or bituminous materials were implemented in all site entrances/exits. No mud generated from vehicles under the NENTX project after exiting the site entrance were observed. Therefore, there is no direct evidence showing that the complaint is likely related to NENTX. The investigation report is provided in Appendix J.

9.4 Summary of Environmental Summons and Successful Prosecution

9.4.1 No summons was received during the reporting period.

11 Implementation Status on Environmental Mitigation Measures

11.1 The Contractor has generally implemented environmental mitigation measures and requirements as stated in the EIA Report, the EP and EM&A Manual and the contract documents. The implementation status during the reporting period is summarized in **Appendix K**.

12 Future Key Issues

12.1 Key Issues for the Coming Month

12.1.1 Works to be undertaken for the coming monitoring periods are summarized below:

-	Material loading and unloading, site traffic
-	Permanent site office foundation works with pouring of concrete
-	Site clearance
-	Installation of permanent fencing
-	Site formation
_	Tree felling

12.1.2 Potential environmental impacts arising from the above construction activities are mainly associated with dust, construction noise, site runoff and waste management and landscape and visual.

12.2 Monitoring Schedule for the Next Month

12.2.1 The tentative schedule of environmental monitoring for the next reporting period is presented in **Appendix C**.

12.3 Construction Programme for the Next Month


12.3.1 The most updated construction programme for the Project is presented in **Appendix A**.

13 Conclusion

- 13.1 1-hr & 24-hr TSP impact monitoring was carried out in the reporting month. No Action / Limit Level exceedance at AM1, AM2 & AM3 was recorded during the period.
- 13.2 Construction noise monitoring was carried out in the reporting month. No Action / Limit Level exceedance at NM1a & NM2a was recorded during the period.
- 13.3 Surface water monitoring was carried out in the reporting month. No Action / Limit Level exceedance at WM1 & WM2 was recorded during the period.
- Four environmental site inspections were carried out in the reporting month.

 Recommendations on mitigation measures for Permit/ Licenses were given to the Contractor for remediating the deficiencies identified during the site inspections.
- 13.5 One complaint on 20 December 2022 was received during the reporting period. The complaint lodged regarding presenting much dusty materials at roundabout at Wo Keng Shan Road & dusty flying problem at Kowloon-bound traffic at Lung Shan Tunnel. After Investigation, it was found that no dusty materials or wastes were transported out from the NENTX site during the complaint period in accordance with the construction record. In addition, it was observed that the wheel washing facilities with high pressure water jet have been provided at all sites exit of NENTX (i.e. Portion A and D) and all vehicles were cleaned before allowing them to leave the construction site to ensure that no mud or debris would be brought to the public area. All site vehicles of NENTX are also required to go through the auto wheel washing facility, which is managed by the operator of the NENT landfill, before entering the public area. The road section between the washing facilities and the exit point was paved with concrete, or bituminous materials were implemented in all site entrances/exits. No mud generated from vehicles under the NENTX project after exiting the site entrance were observed. Therefore, there is no direct evidence showing that the complaint is likely related to NENTX.
- **13.6** No non-compliance event was recorded during the reporting period.
- 13.7 No notification of summons and prosecution was received during the reporting period.
- 13.8 The ET will keep track on the EM&A programme to ensure compliance of environmental requirements and the proper implementation of all necessary mitigation measures.

Figure






North-East New Territories (NENT) Landfill Extension Location Plan of the Project Site

Figure 1.1

Scale: 1:10000





North-East New Territories (NENT) Landfill Extension Impact Monitoring Locations

Figure 2

Scale: 1:10000

Appendix A

Month Mont	Section Sect		Activity Name		Early Start	Early Finish	Late Start	10 3 212	responding	NOT A SECOND	Float	JFM AM J J A SO N D J FM AM J A SO N	5 6 6 6 6 6 6 6 6 6
Section Content	Second Control	XTX									0		
Commonweal Sale Consideration Consideration Commonweal Sale Consideration	Part	NSTRUCTION (Initial Works - Phase 1)	1425	25-Jan-22	20-Dec-25	25-Jan-22	24-Jan-27	يطهضها		10000		
Company Comp				1243	26-May-22	20-Dec-25	27-May-22				378		
Section Sect	1			106	26-May-22	10-Sep-22	27-May-22				4		
Second Control Contr	Control Cont	A A STATE OF THE PARTY OF THE P		75	26-May-22	10-Aug-22	27-May-22	11-Aug-22	, ,	05-0004	1	Site Clearance	
Second Second Secon	10 10 10 10 10 10 10 10			14	26-May-22	09-Jun-22	27-May-22	10-Jun-22		05-0007, 05-0006	1	□ Satellite Site Mobilization / Site Containers	
Control Cont	10.5911.C2 Ten Ferrorus Ten Fe	05-0004	Satellite Site Mobilization / Site Containers	17	20-1114) 22	30 Juli 22	.,		01-0051, 01-0052, 01-0033, 01-0034, 01-0035, 01-0036, 01-0037, 01-0038,				
Secure Professor Control Con	Second Control Contr			70	02 1 22	10 Son 22	07_luL22	15-Sen-22	05-0010 01	05-0020, 05-0046	4		
Second Column Second Profession Second P											10		
Section Position	Strong Name				21-JUF22		00-Aug-22				4	♦ Completion of Site Establishment and Clearance Works (Portion A)	he: 8 km
Control Cont		05-0046		U		10-Sep-22		·	00-0000, 00-00 10.02	00 0027	·		45 (5)
1.0 1.0		Site Survey Repo	ort .	90	26-May-22	25-Aug-22	27-May-22	A CONTRACTOR OF THE PARTY OF TH	والمرابع والمتالية		1	CT LILL Detection Percent at Portion 4	15 G 15
15-000 Collision Topic Strong Person 21 Mary Strong Person 22 Mary Strong Person Collision Co	Comparison Com	And the control of th		21	26-May-22	16-Jun-22	27-May-22	17-Jun-22	05-0004, 02-0000.32	05-0008, 05-0009, 05-0010.01	1		
1.1	Second Control Contr	UE UUUD	Topographic Suprey Report	21	26-May-22	16-Jun-22	30-May-22	20-Jun-22	05-0007	05-0010.01	4		
G. Worker Sty Underground Libring Section A (1) proof. 3-feet	Control Cont			0	at may be		,		05-0007, 05-0008	05-0010.02	4		
Standard Discharge-color Unifficient (1997) Worker	Securised Numbers Control Cont			50	07-Jul-22		08-Jul-22			05-0027	1	GI Works at Portion A (10 nos) - 3 nos	
Work by Uniformy-cord Utilities Undertakens	Section Control Cont								The state of the state of		9		
Control Cont				THE PERSON LINE	MANAGEMENT OF THE PARTY OF THE						9		111
Geoder Dia PS Bulling and Accommodation buildings Geoderation Geoderate	Posture Dis S Bulling and Accommodation	The second second							05-0010 02	05-0021 05-0022 05-0115	0	Water Mains / WSD Installation and Connection (Portion D to FS Building and Accomposation buil	ding
Control of No. CIT Franch and Cable Laying (Process Politicing and FS Building)	CP Tretch and Calife Lighting See boundary from Princing Princin	05-0020	(Portion D to FS Building and Accomodation	90	11-Jan-23	10-Apr-23	TI-Jair-23	10-лф1-23	02-0000.87, 02-0000.332,			CLD Transformer	er Room at Process Buildi
Table	Section Sect	05-0022	Portion A to CLP Transformer Room at Process	300	11-Jan-23	22-Nov-23	18-Jan-23	29-Nov-23	02-0000.332,	05-1767	7		· 注音
Section Control Cont	OS-0027 Water Detribution from Portion 10 ral slate 220 19-Apr-23 02-Dec-23 19-Apr-24 02-Dec-23 19-Apr-24 05-002 05-1776, 0-0084 05-Dec-23 05-0029 05-1776, 0-0084 05-Dec-23 05-Dec-	05-1813		390	11-Jan-23	27-Feb-24	17-Jan-23	05-Mar-24	05-0022, 02-0000.33		7	Water Distribution from Portion Dito all site buildings	
Description Portion A - Remaining Cable Laying and Distribute to 18 (Re Buildings at Portion D	Portion A - Remaining Cable Laying and Distribute to 18 is Billudings all Portion D 120 22-Nev-23 28-Mar/24 02-Dec-253 10-Nev-23 28-Mar/24 02-Dec-253 10-Nev-23 28-Mar/24 02-Dec-253 10-Nev-23 28-Mar/24 02-Dec-253 10-Nev-23 10-N	05-0021		220	19-Apr-23	02-Dec-23	19-Apr-23	02-Dec-23	05-0020	05-1787, 05-0064	0		s at Portion D
## Privious Conduct Baseline Monitoring 1192 18-Jul-22 20-Jun-22 22-Jun-22 22-Jun-22 25-Sep-22 22-Jun-22 22-Ju	Part	05-0023	Portion A - Remaining Cable Laying and Distribute to all Site Buildings at Portion D	120	22-Nov-23	28-Mar-24	02-Dec-23	10-Apr-24	05-0022	05-1796	9	Tollon A Talland	
Conduct Baseline Monitoring for Construction Conduct Baseline Monitoring for Construction Conduct Baseline Monitoring Station at Portion A 132 20-Aug-22 27-Aug-22 28-Sep-22 11-Feb-23 05-0025 05-0032 31 Installation of Monitoring Station at Portion A 132 20-Aug-22 20-Base 25 27-Feb-26 24-Jan-27 07-0006 Conduct Baseline Monitoring for Operation Period 315 25-Jan-25 20-Base 25 27-Feb-26 24-Jan-27 07-0006 27-Feb-26 24-Jan-27 07-0006 07-00	OS-0025 Conduct Baseline Monitoring for Construction (new month)	Environmental	Monitoring	1192	18-Jul-22	20-Dec-25	22-Aug-22	24-Jan-27			378		
05-0024	05-0024 Installation of Monitoring Station at Portion A 132 20-Aug-22 07-Jan-23 28-Sep-22 11-Feb-23 05-0025 05-0032 31 378		Conduct Baseline Monitoring for Construction	300000		20-Aug-22	22-Aug-22	25-Sep-22	02-0000.187	05-0024	35		
Instralation of winning station at Proton In Fig. 1997	05-0026 Site Formation Completed 0 10-Nov-23 24-Jan-27 05-0042, 05-0042, 05-0042 05-0029 1 1113 05-0029 1 15-Sep-12 10-Nov-23 16-Sep-22 24-Jan-27 05-0027 10-Nov-23 16-Sep-22 24-Jan-27 05-0027 10-Nov-23 16-Sep-22 24-Jan-27 05-0027 10-Nov-23 16-Sep-22 10-Nov-23 17-Sep-22 24-Jan-27 05-0027 1113 05-0028 Site Formation Completed 0 10-Nov-23 24-Jan-27 05-0042, 05-0	05 0004	,	132	20-Aug 22	07-lan-23	26-Sen-22	11-Feh-23	05-0025	05-0032	31	1 Installation of Monitoring Station at Portion A	Manifestor for Operation
Conduct easement Area (PORTION A) 1167 15-Sep-22 24-Nov-25 16-Sep-22 24-Jan-27 426	Consider Sessime Womtoming for Operaturi Final Complete Sessime Womtoming for Operating Final Complete Sessime Final Complete Sessim											· Conduct Baseine	Operation
Site Formation Site Formation 4/22 15-Sep-22 10-Nov-23 16-Sep-22 24-Jan-27 1171	Site Formation												
Site Formation Soil Nail consent granted Soil Nail c	Site Formation Soil Nail consent granted Soil Nail C										1171	71	
05-0028 Site Formation Completed 0 10-Nov-23 24-Jan-27 05-0045 Soil Ground Platform at +50mPD/+55mPD 300 16-Sep-22 12-Jul-23 17-Sep-22 26-Sep-22	05-0028 Site Formation Completed 0 10-Nov-23 24-Jan-27 05-0045, 03-0045, 03-0045, 03-0045 05-0045 Soil Ground Platform at +50mPD/+85mPD 300 16-Sep-22 12-Jul-23 17-Sep-22 24-Jul-23 17-Sep-22 26-Sep-22 10-Sep-22 17-Sep-22 26-Sep-22 17-Sep-22 26-Se			- FAMILY	The second second second	10 100 20				05-0029. 05-0059		o Funguistion / Soil Mail con part argued	(V)
05-0028 Site Formation Completed 0 10-Nov-23 24-Jan-27 05-0041, 05-0042, 05-0045 1113 05-0045 12	05-0028 Site Formation Completed 0 10-Nov-23 24-Jan-27 05-0041, 05-0042, 05-0045 113 Soil Ground Platform at +50mPD/+55mPD 300 16-Sep-22 12-Jul-23 17-Sep-22 24-Jul-23 17-Sep-22 12-Jul-23 17-Sep-22 17-Sep-2	05-0027	Excavation / Soil Nail consent granted	U	13-561-22		10-06/22		02-0000.27, 05-000 03-0012, 03-0013, 03-0014, 03-0016, 03-0015, 03-0017, 03-0018, 02-0000.3 02-0000.34, 05-004	9, ½,			
Soil Ground Platform at +50mPD/+56mPD 300 10-36p22 12-3d125 17-36p22 12-3d125 17-3d125 17-3d1	Soil Ground Platform at +50mPD/+55mPD	05-0028	Site Formation Completed	0		10-Nov-23		24-Jan-27					
05-0059 Installation of Main Haul Road RW 45 degree cut 10 16-Sep-22 25-Sep-22 17-Sep-22 26-Sep-22 05-0027 05-0029 1	05-0059 Installation of Main Haul Road RW 45 degree cut 10 16-Sep-22 25-Sep-22 17-Sep-22 26-Sep-22 05-0027 05-0029 1 Installation of Main Haul Road RW 45 degree cut and in seperation of Main	Soil Ground	Platform at +50mPD/+55mPD	300	16-Sep-22	12-Jul-23	17-Sep-22	24-Jul-23			12	12	
	Deta Bosision Charles		Installation of Main Haul Road RW 45 degree cu						2 05-0027	05-0029	1	1 Installation of Main Haul Noad KW 45 degree cut and in sope intricrest line	





 ● VEOLIA
VEULIA

	Date	TYCAISIOLL	OTTOGREE	1.1
	22-Jun-22	GENERAL REVISION		
1		*		

on for +50mPD (Re-use Top soil) for +50mpD to +60mPD ng Excavation for +55mpD to +60mPD Top soil) Construction (+50mPD) chainage all (+55mpd) g Level Inspection +55mPD 460mPD (LTW Plant) on for +60mPD (Re-use Top soil) Installation Construction (+60mPD) chainage all (+60mpd, +65mpd) g Level Inspection +65mPD 470mPD (LTW Plant) on for +70mPD (Re-use top soil) for +70mPD (Re-use top soil) for +70mPD struction (+70mPD) chainage all (+70mpd)	99 150 90 111 51 0 0 235 37 115 96 117 0 0 248 120 130 99	26-Sep-22 09-Jan-23 10-Jan-23 21-Feb-23 18-Apr-23 11-Jan-23 20-Feb-23 11-Apr-23 18-May-23	09-Jan-23 18-Jun-23 17-Apr-23 17-Jun-23 09-Jun-23 12-Jul-23 14-Sep-23 21-Jun-23 19-Jul-23 14-Sep-23 14-Sep-23 14-Sep-23	27-Sep-22 12-Feb-23 21-Jan-23 25-Mar-23 29-Apr-23 12-Jan-23 12-Jan-23 22-Feb-23 12-Apr-23 19-May-23	10-Jan-23 20-Jul-23 28-Apr-23 20-Jul-23 21-Jun-23 21-Jun-23 15-Sep-23 21-Feb-23 23-Jun-23	05-0029, 05-0024 05-0029	05-0031, 05-0030, 05-0037, 05-0032 05-0030 05-0033 05-0067.02, 05-0038 05-0034 05-0035, 05-1738.01, 05-1738.02, 05-1739, 05-1740, 05-1792 05-1738	1 30 11 31 12 12	JEMAM JJASOND JEMAM MJASOND JE
ng Excavation for +55mpD to +60mPD Top soil) Construction (+50mPD) chainage all (+55mpd) g Level Inspection +55mPD g Level Inspection +50mPD +60mPD (LTW Plant) on for +60mPD (Re-use Top soil) Installation Construction (+60mPD) chainage all (+60mpd, +65mpd) g Level Inspection +65mPD +70mPD (LTW Plant) on for +70mPD (Re-use top soil) for +70mPD (Re-use top soil) for +70mPD struction (+70mPD) chainage all (+70mpd)	90 111 51 0 0 235 37 115 96 117 0 0 248 120 130	10-Jan-23 21-Feb-23 18-Apr-23 11-Jan-23 11-Jan-23 20-Feb-23 11-Apr-23 18-May-23	17-Apr-23 17-Jun-23 09-Jun-23 09-Jun-23 12-Jul-23 14-Sep-23 21-Jun-23 19-Jul-23 14-Sep-23 14-Sep-23	21-Jan-23 25-Mar-23 29-Apr-23 12-Jan-23 12-Jan-23 22-Feb-23 12-Apr-23	28-Apr-23 20-Jul-23 21-Jun-23 21-Jun-23 24-Jul-23 15-Sep-23 21-Feb-23 23-Jun-23	05-0029 05-0029, 05-0032 05-0031 05-0033	05-0033 05-0067.02, 05-0038 05-0034 05-0035, 05-1738.01, 05-1738.02, 05-1739, 05-1740, 05-1792	31 12 12	Remaining Excavation for +55mpD to +60mPD (Re use Top soil) RC Wall Construction (+50mPD) chainage Bund Wall (+55mpD)
Top soil) Construction (+50mPD) chainage all (+55mpd) g Level Inspection +55mPD g Level Inspection +50mPD +60mPD (LTW Plant) on for +60mPD (Re-use Top soil) Installation Construction (+60mPD) chainage all (+60mpd, +65mpd) g Level Inspection +65mPD +70mPD (LTW Plant) on for +70mPD (Re-use top soil) for +70mPD struction (+70mPD) chainage 'all (+70mpd)	111 51 0 0 235 37 115 96 117 0 0 248 120 130	21-Feb-23 18-Apr-23 11-Jan-23 11-Jan-23 20-Feb-23 11-Apr-23 18-May-23	17-Jun-23 09-Jun-23 09-Jun-23 12-Jul-23 14-Sep-23 21-Jun-23 19-Jul-23 14-Sep-23 14-Sep-23	25-Mar-23 29-Apr-23 12-Jan-23 12-Jan-23 22-Feb-23 12-Apr-23	20-Jul-23 21-Jun-23 21-Jun-23 24-Jul-23 15-Sep-23 21-Feb-23 23-Jun-23	05-0029, 05-0032 05-0031 05-0033	05-0067.02, 05-0038 05-0034 05-0035, 05-1738.01, 05-1738.02, 05-1739, 05-1740, 05-1792	31 12 12	RC Wall Construction (+50mPD) chainage Bund Wall (+55mpb)
all (+55mpd) g Level Inspection +55mPD g Level Inspection +50mPD +60mPD (LTW Plant) on for +60mPD (Re-use Top soil) Installation Construction (+60mPD) chainage all (+60mpd, +65mpd) g Level Inspection +65mPD +70mPD (LTW Plant) on for +70mPD (Re-use top soil) for +70mPD struction (+70mPD) chainage all (+70mpd)	0 235 37 115 96 117 0 0 248 120	11-Jan-23 11-Jan-23 20-Feb-23 11-Apr-23 18-May-23	09-Jun-23 09-Jun-23 12-Jul-23 14-Sep-23 20-Feb-23 21-Jun-23 19-Jul-23 14-Sep-23 14-Sep-23	29-Apr-23 12-Jan-23 12-Jan-23 22-Feb-23 12-Apr-23	21-Jun-23 21-Jun-23 24-Jul-23 15-Sep-23 21-Feb-23 23-Jun-23	05-0031 05-0033 05-0034	05-0034 05-0035, 05-1738.01, 05-1738.02, 05-1739, 05-1740, 05-1792	12 12	Bund Wall (+55mpd)
g Level Inspection +55mPD g Level Inspection +50mPD +60mPD (LTW Plant) on for +60mPD (Re-use Top soil) Installation Construction (+60mPD) chainage all (+60mpd, +65mpd) g Level Inspection +65mPD +70mPD (LTW Plant) on for +70mPD (Re-use top soil) for +70mPD struction (+70mPD) chainage all (+70mpd)	0 235 37 115 96 117 0 0 248 120 130	11-Jan-23 11-Jan-23 20-Feb-23 11-Apr-23 18-May-23	09-Jun-23 09-Jun-23 12-Jul-23 14-Sep-23 20-Feb-23 21-Jun-23 19-Jul-23 14-Sep-23 14-Sep-23	29-Apr-23 12-Jan-23 12-Jan-23 22-Feb-23 12-Apr-23	21-Jun-23 21-Jun-23 24-Jul-23 15-Sep-23 21-Feb-23 23-Jun-23	05-0031 05-0033 05-0034	05-0034 05-0035, 05-1738.01, 05-1738.02, 05-1739, 05-1740, 05-1792	12 12	Bund Wall (+55mpd)
g Level Inspection +55mPD g Level Inspection +50mPD +60mPD (LTW Plant) on for +60mPD (Re-use Top soil) Installation Construction (+60mPD) chainage all (+60mpd, +65mpd) g Level Inspection +65mPD +70mPD (LTW Plant) on for +70mPD (Re-use top soil) for +70mPD struction (+70mPD) chainage all (+70mpd)	0 235 37 115 96 117 0 0 248 120 130	11-Jan-23 11-Jan-23 20-Feb-23 11-Apr-23 18-May-23	12-Jul-23 14-Sep-23 20-Feb-23 21-Jun-23 19-Jul-23 14-Sep-23 14-Sep-23	12-Jan-23 12-Jan-23 22-Feb-23 12-Apr-23	21-Jun-23 24-Jul-23 15-Sep-23 21-Feb-23 23-Jun-23	05-0033 05-0034	05-0035, 05-1738.01, 05-1738.02, 05-1739, 05-1740, 05-1792	12	
g Level Inspection +50mPD +60mPD (LTW Plant) on for +60mPD (Re-use Top soil) Installation Construction (+60mPD) chainage all (+60mpd, +65mpd) g Level Inspection +65mPD +70mPD (LTW Plant) on for +70mPD (Re-use top soil) for +70mPD struction (+70mPD) chainage all (+70mpd)	235 37 115 96 117 0 0 248 120 130	11-Jan-23 20-Feb-23 11-Apr-23 18-May-23	12-Jul-23 14-Sep-23 20-Feb-23 21-Jun-23 19-Jul-23 14-Sep-23 14-Sep-23	12-Jan-23 22-Feb-23 12-Apr-23	24-Jul-23 15-Sep-23 21-Feb-23 23-Jun-23	05-0034	05-1738.02, 05-1739, 05-1740, 05-1792		
+60mPD (LTW Plant) on for +60mPD (Re-use Top soil) Installation Construction (+60mPD) chainage all (+60mpd, +65mpd) g Level Inspection +65mPD 4-70mPD (LTW Plant) on for +70mPD (Re-use top soil) for +70mPD struction (+70mPD) chainage all (+70mpd)	235 37 115 96 117 0 0 248 120 130	11-Jan-23 20-Feb-23 11-Apr-23 18-May-23	14-Sep-23 20-Feb-23 21-Jun-23 19-Jul-23 14-Sep-23 14-Sep-23	12-Jan-23 22-Feb-23 12-Apr-23	15-Sep-23 21-Feb-23 23-Jun-23		05-1738	12	
on for +60mPD (Re-use Top soil) Installation Construction (+60mPD) chainage all (+60mpd, +65mpd) g Level Inspection +65mPD g Level Inspection +65mPD +70mPD (LTW Plant) on for +70mPD (Re-use top soil) for +70mPD struction (+70mPD) chainage all (+70mpd)	37 115 96 117 0 0 248 120	11-Jan-23 20-Feb-23 11-Apr-23 18-May-23	20-Feb-23 21-Jun-23 19-Jul-23 14-Sep-23 14-Sep-23	12-Jan-23 22-Feb-23 12-Apr-23	21-Feb-23 23-Jun-23	05-0029	/// ·	4	
Installation Construction (+60mPD) chainage all (+60mpd, +65mpd) g Level Inspection +60mPD g Level Inspection +65mPD +70mPD (LTW Plant) on for +70mPD (Re-use top soil) for +70mPD struction (+70mPD) chainage fall (+70mpd)	115 96 117 0 0 248 120 130	20-Feb-23 11-Apr-23 18-May-23	21-Jun-23 19-Jul-23 14-Sep-23 14-Sep-23	22-Feb-23 12-Apr-23	23-Jun-23	05-0029			
Construction (+60mPD) chainage all (+60mpd, +65mpd) g Level Inspection +60mPD g Level Inspection +65mPD +70mPD (LTW Plant) on for +70mPD (Re-use top soil) for +70mPD struction (+70mPD) chainage fall (+70mpd)	96 117 0 0 248 120 130	11-Apr-23 18-May-23	19-Jul-23 14-Sep-23 14-Sep-23	12-Apr-23			05-0041, 05-0036	1	Excavation for +60mPD (Re-use Top soil)
all (+60mpd, +65mpd) g Level Inspection +60mPD g Level Inspection +65mPD +70mPD (LTW Plant) on for +70mPD (Re-use top soil) for +70mPD struction (+70mPD) chainage fall (+70mpd)	117 0 0 248 120 130	18-May-23	14-Sep-23 14-Sep-23		00 / 100	05-0037	05-0038	1	Soi (Neil Installation
g Level Inspection +60mPD g Level Inspection +65mPD +70mPD (LTW Plant) on for +70mPD (Re-use top soil) for +70mPD struction (+70mPD) chainage fall (+70mpd)	0 0 248 120 130		14-Sep-23	19-May-23	20-Jul-23	05-0030, 05-0036	05-0039	1	RC Wall Construction (+60mPD) chainage
g Level Inspection +65mPD +70mPD (LTW Plant) on for +70mPD (Re-use top soil) for +70mPD struction (+70mPD) chainage 'all (+70mpd)	0 248 120 130	24-Feb-23	14-Sep-23	IV IVIUY-ZU	15-Sep-23	05-0038	05-0040, 05-1808	1	Bund Wall (+60mpd, +65mpd)
+70mPD (LTW Plant) on for +70mPD (Re-use top soil) for +70mPD struction (+70mPD) chainage all (+70mpd)	248 120 130	24-Feb-23	14 000 00		15-Sep-23	05-0039	05-0044	1	➤ Founding Level Inspection +60mPD
on for +70mPD (Re-use top soil) for +70mPD struction (+70mPD) chainage all (+70mpd)	120 130	24-Feb-23	14-Sep-23		15-Sep-23	05-0039	05-0044	1	◆ Founding Level Inspection +65mPD
for +70mPD struction (+70mPD) chainage /all (+70mpd)	130		10-Nov-23	03-Apr-23	17-Nov-23			7	
struction (+70mPD) chainage /all (+70mpd)		24-Feb-23	30-Jun-23	03-Apr-23	07-Aug-23	05-0037	05-0028, 05-0042	37	Excavation for +70mPD (Re-use top soil)
'all (+70mpd)	99	29-Apr-23	09-Sep-23	07-Jun-23	19-Oct-23	05-0041	05-0028, 05-0043	37	Soil Nail for +70mPD
		03-Jul-23	12-Oct-23	08-Aug-23	17-Nov-23	05-0042	05-0044	35	RC Construction (+70mPD) chainings
a Level Inspection +70mPD	53	15-Sep-23	10-Nov-23	16-Sep-23	11-Nov-23	05-0043, 02-0000.69,	05-0045	1	Bund Wall (+70mpd)
a Level Inspection +70mPD						02-0000.81, 05-0040, 05-1808		·	
0	0		10-Nov-23		12-Nov-23	05-0044	05-0028, 05-0054	2	◆ Founding Level Inspection +70mPD
PORTION A	855	13-Jun-23	24-Nov-25	24-Jul-23	24-Jan-27	A SHIP OF THE REAL	I BENEVICE THE RESIDENCE	403	v
ıpd)	709	12-Jul-23	25-Jul-25	24-Jul-23	15-Aug-25			21	
cture / Footing	40	12-Jul-23	21-Aug-23	24-Jul-23	01-Sep-23	05-0035, 02-0000.61, 04-0000.01	05-1738.01, 05-1818	11	Substructure / Footing
F Beam and Column to G/F	40	21-Aug-23	02-Oct-23	01-Sep-23	13-Oct-23	05-0034, 05-1738	05-1738.02	10	RCLIG/F Beam and Column to GF
ernal Wall L/GF	23	04-Sep-23	27-Sep-23	20-Sep-23	13-Oct-23	05-1738	05-1738.02	13	RC External Wall L/GF
Slab / beam and Walls/Column to 1/F	29	03-Oct-23	01-Nov-23	13-Oct-23	11-Nov-23	05-0034, 05-1738.01, 05-1818		10	RC G/F Slab / beam and Walls Column to 1/F
Slab / beam and Walls/Column to R/F	29	01-Nov-23	30-Nov-23	13-Nov-23	11-Dec-23	05-0034, 05-1738,02	05-1740	11	RC 1/F Slab / beam and Walls/Column to R/F
encement of E&M work in CLP Room G/F	0	20-Nov-23		02-Dec-23		05-1740	05-1795	11	◆ Gommencement of E&Mwork in QLP Room G/F
spection, Lead-in Cable & Connection	120	22-Nov-23	28-Mar-24		10-Apr-24			9	CLP Inspection, Lead-in Cable & Connection
f/U/RF slab/beam	30	01-Dec-23	03-Jan-24	12-Dec-23	13-Jan-24	05-0034, 05-1739	05-0049, 05-1741, 05-1798, 05-1800, 05-1793, 05-1749	10	RC Roof/U/RF slab/beam
encement of E&M work in Transformer G/F LV Switch Room	0	21-Dec-23		04-Jan-24		05-1740	05-1794	10	Commencement of E&M work in Transformer Room, G/F LV Switch Room
ormer & LV Switch Room MEP Installation	90	21-Dec-23	27-Mar-24	04-Jan-24	10-Apr-24	05-1793	05-1796, 05-1803	10	Transformer & LV Switch Room MEP Installation
g Envelope Enclosure	79	03-Jan-24	26-Mar-24	09-Mar-24	02-Jun-24	05-1740	05-1802, 05-1798	62	Building Envelope Endosure
MEP Installation (G/F to R/F)	203	04-Jan-24	06-Aug-24	09-Apr-24	04-Nov-24	02-0000.101,	05-1803	88	ABWF, MEP Installation (G/F to R/F)
encement of MEP Works in MCC Room, Room, Blower Room (VES / ATAL)	0	25-Mar-24		01-Jun-24		05-1740	05-1801, 05-1805	62	♦ Commencement of MEP Works in MCC Room, Control Room, Blower Room (VES / ATA)
oom MEP Installation	90	26-Mar-24	01-Jul-24	03-Aug-24	04-Nov-24	05-1800	05-1803, 05-1803	122	MGC Room MEH Installation
etion of Process Building Structure with ghtness Test	0		26-Mar-24		02-Jun-24	05-1741	05-1804, 05-1798	62	♦ Completion of Process Building Structure with Water ightness Test
ower-ON Energisation	0		28-Mar-24		10-Apr-24	05-1794, 05-0023, 05-1795	05-1797, 01-0182, 05-0065, 01-00262, 05-1809	9	♦ CLP Power-ON Energisation
	0	11-May-24		02-Jun-24		05-1740, 05-1741, 05-1802	05-1799	21	♦ Commencement of MEP installation in Control Room
encement of MEP installation in Control	150	11-May-24	14-Oct-24	02-Jun-24	04-Nov-24		05-1805 05-1803 05-1903	21	Control Room MEP Installation
of/Lenc G/F orm D E Mi	ction, Lead-in Cable & Connection I/RF slab/bearn ement of E&M work in Transformer F LV Switch Room er & LV Switch Room MEP Installation nvelope Enclosure EP Installation (G/F to R/F) ement of MEP Works in MCC Room, com, Blower Room (VES / ATAL) m MEP Installation in of Process Building Structure with tness Test er-ON Energisation	ction, Lead-in Cable & Connection 120 I/RF slab/bearm 30 ement of E&M work in Transformer F LV Switch Room er & LV Switch Room MEP Installation nvelope Enclosure 79 EP Installation (G/F to R/F) 203 ement of MEP Works in MCC Room, com, Blower Room (VES / ATAL) m MEP Installation 90 n of Process Building Structure with theses Test er-ON Energisation 0 cement of MEP installation in Control 0	22-Nov-23 22-Dec-23 22-D	22-Nov-23 28-Mar-24 27-Nov-23 28-Mar-24 28-M	22-Nov-23 28-Mar-24 02-Dec-23 28-Mar-24 12-Dec-23 28-Mar-24 28-M	22-Nov-23 28-Mar-24 02-Dec-23 10-Apr-24 12-Dec-23 13-Jan-24 13-J	ction, Lead-in Cable & Connection 120 22-Nov-23 28-Mar-24 02-Dec-23 10-Apr-24 05-1749, 05-0022 J/RF slab/beam 30 01-Dec-23 03-Jan-24 12-Dec-23 13-Jan-24 05-0034, 05-1739 ement of E&M work in Transformer F LV Switch Room 0 21-Dec-23 04-Jan-24 05-1740 er & LV Switch Room MEP installation nvelope Enclosure 79 03-Jan-24 04-Jan-24 10-Apr-24 05-1793 er B Installation (G/F to R/F) 203 04-Jan-24 06-Aug-24 09-Mar-24 02-Jun-24 05-1740 erement of MEP Works in MCC Room, 20m, Blower Room (VES / ATAL) 0 25-Mar-24 01-Jun-24 01-Jun-24 05-1740 erement of MEP installation or of Process Building Structure with these Test 0 26-Mar-24 01-Jul-24 03-Aug-24 04-Nov-24 05-1791 er-ON Energisation 0 28-Mar-24 01-Jun-24 05-1794, 05-0023, 05-1795 05-1794, 05-0023, 05-1795 cerron MEP installation in Control 0 11-May-24 02-Jun-24 05-1741, 05-1802	Continuis Cation Cable & Connection 120 22-Nov-23 28-Mar-24 02-Dec-23 10-Apr-24 05-1749, 05-0022 05-1796 05-0034, 05-1739 05-0049, 05-1741, 05-1798, 05-1800, 0	ction, Lead-in Cable & Connection 120 22-Nov-23 28-Mar-24 02-Dec-23 10-Apr-24 05-1749, 05-0022 05-1796 9 10/RF slab/bearm 30 01-Dec-23 03-Jan-24 12-Dec-23 13-Jan-24 05-0034, 05-1739 05-0049, 05-1741, 05-1798, 05-1800, 0





1	1	
1	(0)	VEOLIA
1	-	

Date	Revision	Checked	Appr
22-Jun-22	GENERAL REVISION		

	Activity Name	OD	Early Start	Early Finish	Late Start	Late Finish	Predecessors	Successors	Total Float	2022 AND STATE ON DEAL FINANCIAL CONDITION OF A THE PROPERTY OF THE PROPERTY O
05-1805	Control room, Blower MEP Installation	150	11-May-24	14-Oct-24	02-Jun-24	04-Nov-24	05-1800, 05-1799	05-1803	21	12345678911111111111222222222222233333333344444444
	LV Switchboard System & Sitewide Distribution	200	11-Jun-24	03-Jan-25	14-Jul-24	08-Feb-25	05-1796, 04-0000.23		33	LV Switchboard System & Site wide Distribution
	Completion of All Process Building Works &	0		14-Oct-24				05-1804, 03-0020	21	◆ Completion of All Process Building Works & Documentation and Ready for F
	Documentation and Ready for FS Inspection			,, , , , ,			05-1801, 05-1799, 05-1805, 05-0049, 05-1801			
	FS Inspection and Defects Rectification for Process Building	180	15-Jan-25	25-Jul-25	08-Feb-25	15-Aug-25	05-1803, 05-1802, 03-0020, 05-1797	03-0035, 05-1812	21	FS Inspection and Defects Rectification for Process Bu
LFG Plant (+55m	pd)	763	13-Jun-23	21-Aug-25	31-Oct-23	21-Sep-25			30	V 000000 - 100000 V 000 14 1 100 14
05-1792	Substructure / Foundation works	89	13-Jun-23	11-Sep-23	31-Oct-23	30-Jan-24	05-0034, 02-0000.78, 04-0000.01	05-1792.01	133	Substructure / Foundation works
05-1792.01	Handover of Foundation Top	0		11-Sep-23		30-Jan-24	05-1792	05-1792.02	133	Handover of Foundation Top
05-1792.02	MEP Installation	420	30-Dec-23	16-Mar-25	31-Jan-24	17-Apr-25	05-1792.01, 02-0000.76, 04-0000.29, 04-0000.32, 04-0000.26, 03-0027	05-1792.03	30	MEP Instal ation
05-1792.03	Testing & Pre-Commissioning	150	16-Mar-25	21-Aug-25	17-Apr-25	21-Sep-25	05-1792.02, 02-0000.76	03-0031, 03-0035, 01-0023	30	Testing & Pre-Commissioning
LTW Plant (+60m	pd, +70mpd)	710	11-Nov-23	24-Nov-25	13-Nov-23	24-Jan-27			403	
05-0054	Substructure / Foundation works	87	11-Nov-23	08-Feb-24	13-Nov-23	09-Feb-24	02-0000.61, 04-0000.01, 05-0045, 02-0000.84, 04-0000.01	05-0055, 05-0057, 05-0054.01, 05-0070	1	Substructure / Foundation works
05-0058	Ammonia Stripper	203	09-Feb-24	11-Sep-24	28-Jun-26	24-Jan-27	05-0054.01		823	Ammonia Stripper
05-0054.01	Handover of Foundation Top	0		09-Feb-24		14-Feb-24	05-0054, 02-0000.18	9 05-0058, 05-0054.02, 05-0054.04	1	◆ Handover of Foundation Top
05-0054.04	MEP Installation	480	09-Feb-24	02-Jul-25	14-Feb-24	03-Jul-25	05-0054.01	05-0054.05	1	MtP Installation
05-0054.02	DG Storage Area	150	24-Mar-24	29-Aug-24	23-Apr-24	25-Sep-24	05-0054.01, 02-0000.165, 02-0000.164	05-0054.03, 03-0033	26	DG Stotage Area
05-0057	SBR Tanks	130	29-Apr-24	10-Sep-24	14-May-24	25-Sep-24	05-0054, 03-0022, 04-0000.11	05-0054.03	14	SBR Tanks
05-0055	BS and Plant Equipment and Instrument Works	150	06-May-24	07-Oct-24	23-May-24	24-Oct-24	02-0000.79, 05-0054 02-0000.64, 02-0000.63, 02-0000.65, 02-0000.101, 04-0000.14, 04-0000.17, 02-0000.76, 04-0000.20	, 03-0029, 05-0056	16	BS and Flant Equipment and Instrument Works
05-0054.03	Licensing on DG Storage Area	265	10-Sep-24	18-Jun-25	25-Sep-24	03-Jul-25	05-0054.02, 05-005	7 05-0054.05	14	Licensing on DG Storage Area
05-0056	ABWF works	238	08-Oct-24	16-Jun-25	25-Oct-24	03-Jul-25	05-0055	05-0054.05	16	ABWF works
05-0054.05	Testing & Pre-Commissioning	142		24-Nov-25	03-Jul-25	25-Nov-25		03-0023, 01-0025	1	Testing & Pre-Commissioning
UG Process Pipewo	ork / UG Drainage (Portion A)	137	11-Nov-23	06-Apr-24	13-Nov-23	11-Apr-24			5	
05-0070	Segment 1 - Excavation and Pipe Laying at Mair Entrance to LFG area (Lane 1 LHS)	n 87	11-Nov-23	08-Feb-24	13-Nov-23	09-Feb-24	05-0054, 02-0000.4 02-0000.326	3, 05-0071	1	Segment 1 - Excavation and Pipe Laying at Main Entrance to LFG area (Lans 1 LHS)
05-0071	Segment 2 chainage - Excavation and Pipe Laying at Main Entrance to LFG area (Lane 2 RHS)	57	11-Dec-23	08-Feb-24	12-Dec-23	09-Feb-24	05-0070	05-0072, 03-0025	1	Segment 2 chainage - Excavation and Pipe Laying at Main Entrance to LFG area (Lahe 2 RHS
05-0073	Segment 4 Chainage - Excavation and Pipe Laying within Process Building Round about	50	09-Feb-24	06-Apr-24	14-Feb-24	1 <mark>1-Apr-24</mark>	05-0072, 02-0000.4 02-0000.326	3, 05-1809, 03-0025	5	Segment 4 Chainage - Excavation and Pipe Laying within Process Building Round about
05-0072	Segment 3 chainage - Excavation and Pipe Laying at Main EVA road - LFG to LTW area	50	09-Feb-24	06-Apr-24	14-Feb-24	11-Apr-24	05-0071	05-0073, 03-0025, 05-0067.01	5	Segment B chainage - Excavation and Pipe Laying at Main EVA road - LFG to LTW area
ROAD Paving and	Landscaping Works (Portion A)	302	06-Apr-24	15-Feb-25	08-Nov-24	23-Jan-27			673	
05-0067.01	EVA Road Pavement Works from LTW to LFG	150	06-Apr-24	07-Sep-24	08-Nov-24	13-Apr-25	05-0072	05-0067.02, 05-0068	208	EVA Road Pavement Works from LTW to LFG area



		Remaining Level of Effort
- 1		Remaining Work
		Critical Remaining Work
\Diamond	\	Milestone
V	V	Summary

	Date	Revision	Checked	Appr
	22-Jun-22	GENERAL REVISION		
● VEOLIA				
<u> </u>				
2. *			4	

	Activity Name	OD	Early Start	Early Finish	Late Start	Late Finish	Predecesors	Successors	Float	2022 2023 2024 2025 2025 2026 JFMAMJJASOND JFMAMJASOND JF
05-0068	Hard Landscaping	100	08-Apr-24	20-Jul-24	05-Jun-26			05-0069	753	Hard Landscaping
05-0069	Soft Landscaping	125	22-Jul-24	26-Nov-24	18-Sep-26		05-0068		748	Soft Landscaping EVA Road Pavement Works Within Process Building and Main Entr
	EVA Road Pavement Works Within Process Building and Main Entrance	151	09-Sep-24	15-Feb-25	14-Apr-25	20-Sep-25	05-0030, 03-0019, 02-0000.42, 05-0067.01	05-0067.03	209	EVA ROSU PARTIENT TOTAL VIIIII PROCESS DELLEG AND HIGH E.I.O.
05-0067.03	Handover	0		15-Feb-25		21-Sep-25	05-0067.02	03-0023	209	→ Handover
	Vaste Reception Area (PORTION C)	140	04-Feb-25	30-Jun-25	17-Feb-25	12-Jul-25			11	
	Diesel Fuel Tanks	87	04-Feb-25	07-May-25	11-Apr-25	12-Jul-25		03-0032	64	Diesel Fuel Tanks
•••							02-0000.321, 02-0000.167, 02-0000.166, 03-0028			
05-0078	Vehicle Wash Facility Upgrade Work	87	04-Feb-25	07-May-25	13-Mar-25	13-Jun-25	01-0016, 02-0000.321, 02-0000.176, 02-0000.175, 03-0028	03-0032, 01-0027	36	Vehicle Wash Facility Upgrade Work
05-0079	Weighbridge Upgrade Work	87	04-Feb-25	07-May-25	11-Apr-25	12-Jul-25	01-0015, 01-0016, 02-0000.321, 02-0000.174, 02-0000.173, 03-0028	03-0032	64	Weightwidge Upgrade Work
	Weighmaster House Refurbishment & Upgrade Work	87	04-Feb-25	07-May-25	11-Apr-25	12-Jul-25	01-0015, 01-0016, 02-0000.321, 02-0000.173, 03-0028		64	Weighmaster House Refurbishment & Upgrade Work
05-0081	Wheel Wash Bath Upgrade Work	87	04-Feb-25	07-May-25	11-Apr-25	12-Jul-25	01-0015, 01-0016, 02-0000.321, 02-0000.172, 02-0000.171, 03-002	03-0032	64	Wheel Wash Bath Upgrade Work
05-0082	Guard House & Entrance Gate Upgrade Work	140	04-Feb-25	30-Jun-25	17-Feb-25	1 <mark>2-Jul-25</mark>	01-0015, 01-0016, 02-0000.321, 03-002		11	Guard House & Entrance Gate Upgrade Work
05-0083	General Area & Access Road	140	04-Feb-25	30-Jun-25	17-Feb-25	12-Jul-25	01-0015, 01-0016, 03-0028	03-0032	11	General Area & Access Road
Infrastructure Area -	Office Accomodation (PORTION D)	1045	25-Jan-22	03-Feb-25	25-Jan-22	07-Feb-25			4	
Advanced Works		833	25-Jan-22	26-Jun-24	25-Jan-22	07-Feb-25			216	
05-0087.01	Possession of Portion D	0	25-Jan-22		25-Jan-22		01-0017	05-0087.02, 03-0026, 03-0030	0	♦ Possession of Portion D
05-0088	Site Clearance & Temporary Access Roads	80	11-Mar-22	07-Jun-22	02-Jun-22	29-Aug-22		05-0088.03	82	Site Clearance & Temporary Access Roads Topographic Survey
05-0091	Topographic Survey	14	03-May-22	18-May-22	23-Dec-22	09-Jan-23		05-0092	225	Temporary Site Office - 2 storey office
05-0088.03	Temporary Site Office - 2 storey office	78	07-Jun-22	25-Aug-22	30-Aug-22	18-Nov-22		05-0088.04, 05-1751	82	
05-0092	Gl Works	70	25-Jun-22	04-Sep-22	13-Jan-23		05-0087.02, 05-009		192	
05-0088.04	Temporary Site Office - Moving IN at 2 storey office	0		25-Aug-22			05-0088.03	05-1751	82	♦ Existing Utility Diversion, Interface & Advanced Works
05-0092.01	Existing Utility Diversion, Interface & Advanced Works	0		14-Nov-22		18-Nov-22	02-0000.20, 02-0000.261, 02-0000.332, 02-0000.291, 02-0000.330	05-1751	4	
05-0088.05	Temporary Site Office - Moving IN at completed Integrated building	0		26-Jun-24		07-Feb-25	05-1852	05-1811	216	
Fire Services Bui	lding	475	15-Nov-22	03-Apr-24					7	The state of the s
Substructure		145	15-Nov-22	21-Apr-23	19-Nov-22	24-Apr-23			3	The state of the s
05-1751	Site Formation - Excavation / UG Utilities	66	15-Nov-22	28-Jan-23	19-Nov-22	02-Feb-23	02-0000.140, 02-0000.141, 02-0000.142, 02-0000.143, 02-0000.140, 05-0092.01, 02-0000.387, 05-0088.03, 05-0088.04	05-1752, 05-1759	5	Site Formation - Excavation / UG Utilities
05-1752	Installation of Earth Mat	11	30-Jan-23	09-Feb-23	07-Mar-23	17-Mar-23	3 05-1751	05-1750	36	□ Installation of Earth Mat




		Remaining Level of Effor
		Remaining Work
		Critical Remaining Work
\Diamond	♦	Milestone
V		Summany

REV.3	 ○ V€OLIA
)	

Date	Revision	Checked	Appr
22-Jun-22	GENERAL REVISION		

05-1750	Activity Name	OD	Early Start	Early Finish	Late Start	Late Finish	Predecessors	Successors	Plout Plout	2022 2023 JFM AM J J A S O N D J F M A M J J A S O N D J F	2024 M A M J J A S O N D J	2025 FMAMJJAS	ONDJEMA	2028 M J J A S O N D	JFMAMJ 6666666
	RC Footing/Beam to G/F	34	15-Mar-23	21-Apr-23	18-Mar-23	24-Apr-23	05-1752, 02-0000.140, 02-0000.138, 02-0000.137, 04-0000.01	05-1753	3	JFM AM JJASON DJFM AM	7F				
Superstructure		329	23-Apr-23	03-Apr-24	26-Apr-23	11-Apr-24	THE SHARE THE SHARE		7	V	→	1		150 13	
	G/F RC slab/beam and column and wall to 1/F	29	23-Apr-23	22-May-23	26-Apr-23	25-May-23	05-1750	05-1754, 05-1786	3	□ G/F RC slab/beam	nd column and well to VF				
	1/F RC slab/beam and column and wall to 2/F	28	23-May-23	20-Jun-23	26-May-23	23-Jun-23	05-1753	05-1755, 05-1766, 05-1773, 05-1836	2		and column and wall to 2				
05-1773	Scaffolding installation within perimeter	65	20-Jun-23	26-Aug-23	16-Sep-23	24-Nov-23	05-1754	05-1828	86	Scaffolding	nstallation with n perimete	5			
05-1755	2/F RC slab/beam and column and wall to R/F	29	21-Jun-23	21-Jul-23	24-Jun-23	24-Jul-23	05-1754	05-1766	3		am and column and wall to	o RVF	- 1 - S - 1 - 1	W. Barry	
05-1786	Removal and clearing of falsework at G/F	8	23-Jun-23	02-Jul-23	13-Sep-23	21-Sep-23	05-1753	05-1826	81		aring of falsework at G/F		Water Street		
05-1826	Watertightness Test at G/F FS Tank Room	35	02-Jul-23	06-Aug-23	21-Sep-23	30-Oct-23	05-1786	05-1820	81	□ Watertightnes	Test at G/F FS Tank Ro	om	33		
05-1766	R/F slab/beam	31	22-Jul-23	21-Aug-23	25-Jul-23	24-Aug-23	05-1754, 05-1755	05-1806, 05-0113	3	R/F slab/bes	im l				
05-1836	Removal and clearing of falsework at 1/F	8	01-Aug-23	09-Aug-23	24-Oct-23	01-Nov-23	05-1754	05-1827	80	B Removal and	clearing of falsework at 1/	F	Constitution of the last		Barrier II
	Removal and clearing of falsework at 2/F	8	20-Sep-23	28-Sep-23	24-Sep-23	04-Oct-23	05-1766	05-1776, 05-1837, 05-1840	3	0 Removal	and clearing of falsework	at 2/F	0.00	E 557	
	Installation of Visitor / Cafeteria Pod at R/F	90	28-Sep-23	03-Jan-24	04-Jan-24	11-Apr-24		05-1809	91	in the second se	stallation of Vistor / Calete	eria Pod at R/F			100
	Scaffolding removal within perimeter	8	24-Mar-24	03-Apr-24	02-Apr-24	11-Apr-24		05-1809	7		Scaffolding removal	with in perimeter			
ABWF & E&M	AND RESIDENCE OF THE PARTY OF T	215	10-Aug-23	23-Mar-24	22-Oct-23	11-Apr-24			15	V	-√	17	Sales S		181
Ground Floor	CALL MANUAL PROPERTY AND ADDRESS.	215	10-Aug-23	23-Mar-24	03-Nov-23	11-Apr-24	all residence in the last	Milestration and the	15	V-	v I I I I	i a			
05-1820	Ground Floor Access Date	0	10-Aug-23	ALLES VIEW	03-Nov-23		05-1826	05-1758	81	♦ Ground Floo	Access Date		DOM:	itus:	
05-1758	ABWF and Internal Finishes Works	70	31-Aug-23	13-Nov-23	04-Nov-23	16-Jan-24	05-1820, 04-0000.05		61	ABW	F and Internal Finishes Wo	orks			1
05-1757	BS Works / FS Pump Room and T&C	70	02-Dec-23	17-Feb-24	16-Jan-24	02-Apr-24	02-0000.152, 02-0000.141, 02-0000.142, 02-0000.138, 02-0000.169, 05-0021, 05-1758, 02-0000.324, 02-0000.321, 04-0000.04, 04-0000.04	03-0029, 05-1783, 05-1809, 05-1787	42		1 BS Works / FS Pump R	on and T&C			
05-1787 05-1767	WSD Water Meter Room and Final Connection BS Electrical Meter Room - Final Connection and T&C	30 25	14-Jan-24 28-Feb-24	17-Feb-24 23-Mar-24	08-Mar-24 05-Mar-24	11-Apr-24 02-Apr-24	05-0021, 05-1757 05-0022, 05-1813	05-1809 05-1783	50 7		□ WSD Water Meler Roop □ BS Electrical Meler F				
													100		
1st Floor	A THE RESERVE OF THE PARTY OF T	121	31-Aug-23	06-Jan-24	23-Nov-23	02-Apr-24		STREET, SQUARE, SQUARE,	80						4.4
1st Floor 05-1827		The second		06-Jan-24	- HALLSHOOM - CA	02-Apr-24	05-1836	05-1828	80	1st Floor	Appess Date				
05-1827	1st Floor Access Date	0	31-Aug-23		23-Nov-23		05-1836 05-1827, 05-1773	05-1828 05-1829	665.0	♦ 1st Floor	Access Date IF and Internal Finishes W	orks			
05-1827 05-1828	1st Floor Access Date ABWF and Internal Finishes Works	The second	31-Aug-23 01-Sep-23	04-Nov-23	23-Nov-23 24-Nov-23	26-Jan-24	05-1827, 05-1773	05-1829	80	♦ 1st Floor		orks			
05-1827 05-1828 05-1829	1st Floor Access Date	0	31-Aug-23 01-Sep-23 04-Nov-23	04-Nov-23 06-Jan-24	23-Nov-23 24-Nov-23 26-Jan-24	26-Jan-24 02-Apr-24			80 80	♦ 1st Floor	Fand Internal Finishes Wi	orks			
05-1827 05-1828 05-1829 2nd Floor	1st Floor Access Date ABWF and Internal Finishes Works BS Works	0	31-Aug-23 01-Sep-23 04-Nov-23 04-Oct-23	04-Nov-23	23-Nov-23 24-Nov-23 26-Jan-24 05-Jan-24	26-Jan-24	05-1827, 05-1773 05-1828	05-1829 05-1783	80 80 80	♦ 1st Floor	Fand Internal Finishes Wi	orks			
05-1827 05-1828 05-1829 2nd Floor 05-1837	1st Floor Access Date ABWF and Internal Finishes Works BS Works 2nd Floor Access Date	0 60 60 81	31-Aug-23 01-Sep-23 04-Nov-23 04-Oct-23	04-Nov-23 06-Jan-24 27-Dec-23	23-Nov-23 24-Nov-23 26-Jan-24 05-Jan-24	26-Jan-24 02-Apr-24 02-Apr-24	05-1827, 05-1773 05-1828 05-1806	05-1829 05-1783 05-1838	80 80 80 89	◇ 1st Floor ABW → 2nd Fix	Fand Internal Finishes Wo B\$ Works				
05-1827 05-1828 05-1829 2nd Floor 05-1837 05-1838	1st Floor Access Date ABWF and Internal Finishes Works BS Works 2nd Floor Access Date ABWF and Internal Finishes Works	0	31-Aug-23 01-Sep-23 04-Nov-23 04-Oct-23 04-Oct-23	04-Nov-23 06-Jan-24 27-Dec-23	23-Nov-23 24-Nov-23 26-Jan-24 05-Jan-24 05-Jan-24	26-Jan-24 02-Apr-24 02-Apr-24	05-1827, 05-1773 05-1828 05-1806 05-1837	05-1829 05-1783 05-1838 05-1839	80 80 80 89 89	→ 1st Floor ABW → 2nd Fk	F and Internal Firshes W BS Works or Access Date				
05-1827 05-1828 05-1829 2nd Floor 05-1837 05-1838 05-1839	1st Floor Access Date ABWF and Internal Finishes Works BS Works 2nd Floor Access Date	0 60 60 81 0 40	31-Aug-23 01-Sep-23 04-Nov-23 04-Oct-23 05-Oct-23 15-Nov-23	04-Nov-23 06-Jan-24 27-Dec-23 15-Nov-23 27-Dec-23	23-Nov-23 24-Nov-23 26-Jan-24 05-Jan-24 05-Jan-24 19-Feb-24	26-Jan-24 02-Apr-24 02-Apr-24 19-Feb-24 02-Apr-24	05-1827, 05-1773 05-1828 05-1806	05-1829 05-1783 05-1838	80 80 80 89 89 89	→ 1st Floor ABW → 2nd Fix	F and Internal Finishes Wo B\$ Works or Access Date NF and Internal Finishes W				
05-1827 05-1828 05-1829 2nd Floor 05-1837 05-1838 05-1839 Roof Floor	1st Floor Access Date ABWF and Internal Finishes Works BS Works 2nd Floor Access Date ABWF and Internal Finishes Works BS Works	0 60 60 81 0 40 40	31-Aug-23 01-Sep-23 04-Nov-23 04-Oct-23 04-Oct-23 05-Oct-23 15-Nov-23	04-Nov-23 06-Jan-24 27-Dec-23	23-Nov-23 24-Nov-23 26-Jan-24 05-Jan-24 05-Jan-24 19-Feb-24 22-Oct-23	26-Jan-24 02-Apr-24 02-Apr-24	05-1827, 05-1773 05-1828 05-1806 05-1837 05-1838	05-1829 05-1783 05-1838 05-1839 05-1783, 05-1809	80 80 80 89 89 89	♦ 1st Floor ABW • 2nd Fit	F and Internal Finishes Wi BS Works or Access Date NF and Internal Finishes W SS Works				
05-1827 05-1828 05-1829 2nd Floor 05-1837 05-1838 05-1839 Roof Floor 05-1840	1st Floor Access Date ABWF and Internal Finishes Works BS Works 2nd Floor Access Date ABWF and Internal Finishes Works BS Works Roof Floor Access Date	0 60 60 81 0 40 40	31-Aug-23 01-Sep-23 04-Nov-23 04-Oct-23 05-Oct-23 15-Nov-23 18-Oct-23	04-Nov-23 06-Jan-24 27-Dec-23 15-Nov-23 27-Dec-23 11-Jan-24	23-Nov-23 24-Nov-23 26-Jan-24 05-Jan-24 05-Jan-24 19-Feb-24 22-Oct-23 22-Oct-23	26-Jan-24 02-Apr-24 02-Apr-24 19-Feb-24 02-Apr-24 14-Jan-24	05-1827, 05-1773 05-1828 05-1806 05-1837 05-1838	05-1829 05-1783 05-1838 05-1839 05-1783, 05-1809	80 80 80 89 89 89	♦ 1st Floor ABW • 2nd Fic ABB • Roof	F and Internal Finishes Will BS Works on Access Date NF and Internal Finishes W BS Works Floor Access Date	Vorks			
05-1827 05-1828 05-1829 2nd Floor 05-1837 05-1838 05-1839 Roof Floor 05-1840 05-1841	1st Floor Access Date ABWF and Internal Finishes Works BS Works 2nd Floor Access Date ABWF and Internal Finishes Works BS Works Roof Floor Access Date ABWF and External Trellis Finishes Works	0 60 60 81 0 40 40 40 81 0	31-Aug-23 01-Sep-23 04-Nov-23 04-Oct-23 05-Oct-23 15-Nov-23 18-Oct-23 19-Oct-23	04-Nov-23 06-Jan-24 27-Dec-23 15-Nov-23 27-Dec-23 11-Jan-24 29-Nov-23	23-Nov-23 24-Nov-23 26-Jan-24 05-Jan-24 05-Jan-24 06-Jan-24 19-Feb-24 22-Oct-23 24-Oct-23	26-Jan-24 02-Apr-24 02-Apr-24 19-Feb-24 02-Apr-24 14-Jan-24	05-1827, 05-1773 05-1828 05-1806 05-1837 05-1838 05-1806 05-1840	05-1829 05-1783 05-1838 05-1839 05-1783, 05-1809 05-1841 05-1842	80 80 80 89 89 89	♦ 1st Floor ABW • 2nd Fig • Roof AB • Roof	F and Internal Finishes Will BS Works on Access Date NF and Internal Finishes Will BS Works Floor Access Date BWF and External Trells Fi	Vorks			
05-1827 05-1828 05-1829 2nd Floor 05-1837 05-1838 05-1839 Roof Floor 05-1840	1st Floor Access Date ABWF and Internal Finishes Works BS Works 2nd Floor Access Date ABWF and Internal Finishes Works BS Works Roof Floor Access Date	0 60 60 81 0 40 40	31-Aug-23 01-Sep-23 04-Nov-23 04-Oct-23 05-Oct-23 15-Nov-23 18-Oct-23	04-Nov-23 06-Jan-24 27-Dec-23 15-Nov-23 27-Dec-23 11-Jan-24	23-Nov-23 24-Nov-23 26-Jan-24 05-Jan-24 05-Jan-24 19-Feb-24 22-Oct-23 22-Oct-23	26-Jan-24 02-Apr-24 02-Apr-24 19-Feb-24 02-Apr-24 14-Jan-24	05-1827, 05-1773 05-1828 05-1806 05-1837 05-1838 05-1806 05-1840	05-1829 05-1783 05-1838 05-1839 05-1783, 05-1809	80 80 80 89 89 89	♦ 1st Floor ABW • 2nd Fig • Roof AB • Roof	F and Internal Finishes Will BS Works on Access Date NF and Internal Finishes W BS Works Floor Access Date	Vorks			
05-1827 05-1828 05-1829 2nd Floor 05-1837 05-1838 05-1839 Roof Floor 05-1840 05-1841 05-1842	1st Floor Access Date ABWF and Internal Finishes Works BS Works 2nd Floor Access Date ABWF and Internal Finishes Works BS Works Roof Floor Access Date ABWF and External Trellis Finishes Works BS and T&C Works	0 60 60 81 0 40 40 40 81 0	31-Aug-23 01-Sep-23 04-Nov-23 04-Oct-23 05-Oct-23 15-Nov-23 18-Oct-23 19-Oct-23 29-Nov-23	04-Nov-23 06-Jan-24 27-Dec-23 15-Nov-23 27-Dec-23 11-Jan-24 29-Nov-23	23-Nov-23 24-Nov-23 26-Jan-24 05-Jan-24 05-Jan-24 06-Jan-24 19-Feb-24 22-Oct-23 24-Oct-23	26-Jan-24 02-Apr-24 02-Apr-24 19-Feb-24 02-Apr-24 14-Jan-24	05-1827, 05-1773 05-1828 05-1806 05-1837 05-1838 05-1840 05-1841	05-1829 05-1783 05-1838 05-1839 05-1783, 05-1809 05-1841 05-1842 05-1783, 03-0029, 05-1809,	80 80 80 89 89 89	◇ 1st Floor ABW ◇ 2nd Fit AB ◇ Roof AI	F and Internal Finishes Will BS Works on Access Date NF and Internal Finishes Will BS Works Floor Access Date BWF and External Trells Fi	Vorks			
05-1827 05-1828 05-1829 2nd Floor 05-1837 05-1838 05-1839 Roof Floor 05-1840 05-1841 05-1842	1st Floor Access Date ABWF and Internal Finishes Works BS Works 2nd Floor Access Date ABWF and Internal Finishes Works BS Works Roof Floor Access Date ABWF and External Trellis Finishes Works BS and T&C Works	0 60 60 81 0 40 40 40 40 40	31-Aug-23 01-Sep-23 04-Nov-23 04-Oct-23 05-Oct-23 15-Nov-23 18-Oct-23 19-Oct-23 29-Nov-23	04-Nov-23 06-Jan-24 27-Dec-23 15-Nov-23 27-Dec-23 11-Jan-24 29-Nov-23 11-Jan-24	23-Nov-23 24-Nov-23 26-Jan-24 05-Jan-24 05-Jan-24 06-Jan-24 19-Feb-24 22-Oct-23 22-Oct-23 24-Oct-23 03-Dec-23	26-Jan-24 02-Apr-24 02-Apr-24 19-Feb-24 02-Apr-24 14-Jan-24 02-Dec-23 14-Jan-24	05-1827, 05-1773 05-1828 05-1806 05-1837 05-1838 05-1840 05-1841	05-1829 05-1783 05-1838 05-1839 05-1783, 05-1809 05-1841 05-1842 05-1783, 03-0029, 05-1809,	80 80 89 89 89 89 3 3 3	\$ 1st Floor ABV \$ 2nd Fk \$ ABV \$ Roof AB \$ ABV \$	F and Internal Finishes Will BS Works on Access Date NF and Internal Finishes Will BS Works Floor Access Date BWF and External Trells Fi	Vorks			
05-1827 05-1828 05-1829 2nd Floor 05-1837 05-1838 05-1839 Roof Floor 05-1840 05-1841 05-1842 Intergrated Office Substructure	1st Floor Access Date ABWF and Internal Finishes Works BS Works 2nd Floor Access Date ABWF and Internal Finishes Works BS Works Roof Floor Access Date ABWF and External Trellis Finishes Works BS and T&C Works	0 60 60 81 0 40 40 81 0 40 40 40	31-Aug-23 01-Sep-23 04-Nov-23 04-Oct-23 05-Oct-23 15-Nov-23 18-Oct-23 19-Oct-23 29-Nov-23 17-Jan-23	04-Nov-23 06-Jan-24 27-Dec-23 15-Nov-23 27-Dec-23 11-Jan-24 29-Nov-23 11-Jan-24 26-May-24 11-May-23	23-Nov-23 24-Nov-23 26-Jan-24 05-Jan-24 05-Jan-24 06-Jan-24 19-Feb-24 22-Oct-23 24-Oct-23 03-Dec-23 21-Jan-23 21-Jan-23	26-Jan-24 02-Apr-24 02-Apr-24 19-Feb-24 02-Apr-24 14-Jan-24 02-Dec-23 14-Jan-24 07-Feb-25 05-Jun-23	05-1827, 05-1773 05-1828 05-1806 05-1837 05-1838 05-1806 05-1840 05-1841	05-1829 05-1783 05-1838 05-1839 05-1783, 05-1809 05-1841 05-1842 05-1783, 03-0029, 05-1809, 03-0040	80 80 89 89 89 89 3 3 3 3 246 24	1st Floor ABW 2nd Fit Roof AB Roof	F and Internal Finishes Will BS Works From Access Date NF and Internal Finishes Will BS Works Floor Access Date BS and T&C Works	Vorks			
05-1827 05-1828 05-1829 2nd Floor 05-1837 05-1838 05-1839 Roof Floor 05-1840 05-1841 05-1842 Intergrated Office Substructure 05-1759	1st Floor Access Date ABWF and Internal Finishes Works BS Works 2nd Floor Access Date ABWF and Internal Finishes Works BS Works Roof Floor Access Date ABWF and External Trellis Finishes Works BS and T&C Works B and T&C Works Site Formation - Excavation / UG Utilities	0 60 60 81 0 40 40 40 40 40	31-Aug-23 01-Sep-23 04-Nov-23 04-Oct-23 05-Oct-23 15-Nov-23 18-Oct-23 19-Oct-23 29-Nov-23 17-Jan-23 17-Jan-23	04-Nov-23 06-Jan-24 27-Dec-23 15-Nov-23 27-Dec-23 11-Jan-24 29-Nov-23 11-Jan-24 26-May-24 11-May-23 22-Mar-23	23-Nov-23 24-Nov-23 26-Jan-24 05-Jan-24 05-Jan-24 06-Jan-24 19-Feb-24 22-Oct-23 24-Oct-23 24-Oct-23 21-Jan-23 21-Jan-23 21-Jan-23	26-Jan-24 02-Apr-24 19-Feb-24 02-Apr-24 14-Jan-24 02-Dec-23 14-Jan-24 07-Feb-25 05-Jun-23 27-Mar-23	05-1827, 05-1773 05-1828 05-1806 05-1837 05-1838 05-1806 05-1840 05-1841	05-1829 05-1783 05-1838 05-1839 05-1783, 05-1809 05-1841 05-1842 05-1783, 03-0029, 05-1809, 03-0040	80 80 89 89 89 89 3 3 3 3 3 246 24 5	6 Site Formation - Exqu	F and Internal Finishes Will BS Works OF Access Date WF and Internal Finishes Will BS Works Floor Access Date BWF and External Trells Finishes BS and T&C Works Value on / UG Utilities	Vorks			
05-1827 05-1828 05-1829 2nd Floor 05-1837 05-1838 05-1839 Roof Floor 05-1840 05-1841 05-1842 Intergrated Office Substructure 05-1759 05-1760	1st Floor Access Date ABWF and Internal Finishes Works BS Works 2nd Floor Access Date ABWF and Internal Finishes Works BS Works Roof Floor Access Date ABWF and External Trellis Finishes Works BS and T&C Works B and T&C Works Site Formation - Excavation / UG Utilities Installation of Earth Mat	0 60 60 81 0 40 40 81 0 40 40 40 40 61 7	31-Aug-23 01-Sep-23 04-Nov-23 04-Oct-23 05-Oct-23 15-Nov-23 18-Oct-23 19-Oct-23 29-Nov-23 17-Jan-23 17-Jan-23 22-Mar-23	04-Nov-23 06-Jan-24 27-Dec-23 15-Nov-23 27-Dec-23 11-Jan-24 29-Nov-23 11-Jan-24 11-May-23 22-Mar-23 29-Mar-23	23-Nov-23 24-Nov-23 26-Jan-24 05-Jan-24 05-Jan-24 19-Feb-24 22-Oct-23 22-Oct-23 24-Oct-23 03-Dec-23 21-Jan-23 21-Jan-23 17-Apr-23	26-Jan-24 02-Apr-24 02-Apr-24 19-Feb-24 02-Apr-24 14-Jan-24 02-Dec-23 14-Jan-24 07-Feb-25 05-Jun-23 27-Mar-23 23-Apr-23	05-1827, 05-1773 05-1828 05-1806 05-1837 05-1838 05-1806 05-1840 05-1841	05-1829 05-1783 05-1838 05-1839 05-1783, 05-1809 05-1841 05-1842 05-1783, 03-0029, 05-1809, 03-0040 87 05-1760, 05-1697 05-1761	80 80 89 89 89 89 3 3 3 3 246 24 5	6 Site Formation - Exca	F and Internal Finishes Will BS Works OF Access Date WF and Internal Finishes Will BS Works Floor Access Date BS Floor Access Date BS and T&C Works Watton / UG Utilities fet	Vorks			
05-1827 05-1828 05-1829 2nd Floor 05-1837 05-1838 05-1839 Roof Floor 05-1840 05-1841 05-1842 Intergrated Office Substructure 05-1759 05-1760 05-1761	1st Floor Access Date ABWF and Internal Finishes Works BS Works 2nd Floor Access Date ABWF and Internal Finishes Works BS Works Roof Floor Access Date ABWF and External Trellis Finishes Works BS and T&C Works B and T&C Works Site Formation - Excavation / UG Utilities Installation of Earth Mat RC Footing/Beam to G/F	0 60 60 81 0 40 40 81 0 40 40 40 106 61 7 38	31-Aug-23 01-Sep-23 04-Nov-23 04-Oct-23 05-Oct-23 15-Nov-23 18-Oct-23 19-Oct-23 29-Nov-23 17-Jan-23 17-Jan-23 17-Jan-23 30-Mar-23	04-Nov-23 06-Jan-24 27-Dec-23 15-Nov-23 27-Dec-23 11-Jan-24 29-Nov-23 11-Jan-24 11-May-23 22-Mar-23 29-Mar-23 11-May-23	23-Nov-23 24-Nov-23 26-Jan-24 05-Jan-24 05-Jan-24 06-Jan-24 19-Feb-24 22-Oct-23 22-Oct-23 24-Oct-23 03-Dec-23 21-Jan-23 21-Jan-23 17-Apr-23 24-Apr-23	26-Jan-24 02-Apr-24 02-Apr-24 19-Feb-24 02-Apr-24 14-Jan-24 02-Dec-23 14-Jan-24 07-Feb-25 05-Jun-23 27-Mar-23 23-Apr-23 05-Jun-23	05-1827, 05-1773 05-1828 05-1806 05-1837 05-1838 05-1840 05-1841 05-1751, 02-0000.3 05-1759 05-1760, 04-0000.0	05-1829 05-1783 05-1838 05-1839 05-1783, 05-1809 05-1841 05-1842 05-1783, 03-0029, 05-1809, 03-0040 87 05-1760, 05-1697 05-1761	80 80 89 89 89 89 3 3 3 3 3 246 24 5 21 24	6 Site Formation - Excas I Installation of Earth: RC Footing/Beats	F and Internal Finishes Will BS Works OF Access Date WF and Internal Finishes Will BS Works Floor Access Date BS Floor Access Date BS and T&C Works Watton / UG Utilities fet	Vorks			
05-1827 05-1828 05-1829 2nd Floor 05-1837 05-1838 05-1839 Roof Floor 05-1840 05-1841 05-1842 Intergrated Office Substructure 05-1759 05-1760	1st Floor Access Date ABWF and Internal Finishes Works BS Works 2nd Floor Access Date ABWF and Internal Finishes Works BS Works Roof Floor Access Date ABWF and External Trellis Finishes Works BS and T&C Works B and T&C Works Site Formation - Excavation / UG Utilities Installation of Earth Mat RC Footing/Beam to G/F	0 60 60 81 0 40 40 81 0 40 40 40 40 61 7	31-Aug-23 01-Sep-23 04-Nov-23 04-Oct-23 05-Oct-23 15-Nov-23 18-Oct-23 19-Oct-23 29-Nov-23 17-Jan-23 17-Jan-23 17-Jan-23 17-Jan-23 17-Jan-23 17-Jan-23 17-Jan-23	04-Nov-23 06-Jan-24 27-Dec-23 15-Nov-23 27-Dec-23 11-Jan-24 29-Nov-23 11-Jan-24 26-May-24 11-May-23 29-Mar-23 11-May-23 26-May-24	23-Nov-23 24-Nov-23 26-Jan-24 05-Jan-24 05-Jan-24 06-Jan-24 19-Feb-24 22-Oct-23 24-Oct-23 03-Dec-23 21-Jan-23 21-Jan-23 21-Jan-23 24-Apr-23 06-Jun-23	26-Jan-24 02-Apr-24 19-Feb-24 02-Apr-24 14-Jan-24 02-Dec-23 14-Jan-24 07-Feb-25 05-Jun-23 27-Mar-23 05-Jun-23 07-Feb-25	05-1827, 05-1773 05-1828 05-1806 05-1837 05-1838 05-1840 05-1841 05-1751, 02-0000.3 05-1759 05-1760, 04-0000.0	05-1829 05-1783 05-1838 05-1839 05-1783, 05-1809 05-1841 05-1842 05-1783, 03-0029, 05-1809, 03-0040 87 05-1760, 05-1697 05-1761 1 05-1762	80 80 89 89 89 89 3 3 3 3 3 246 24 5 21 24 24 24	6 Site Formation - Exqu	Fand Internal Finishes Williams Works For Access Date We and Internal Finishes Williams Works Fibor Access Date Williams Trells Fibs and T&C Works World T Works Watton / UG Utilities Internal Trells Fibs and T&C Works	Vorks inishes Works			
05-1827 05-1828 05-1829 2nd Floor 05-1837 05-1838 05-1839 Roof Floor 05-1840 05-1841 05-1842 Intergrated Office Substructure 05-1759 05-1760 05-1761	1st Floor Access Date ABWF and Internal Finishes Works BS Works 2nd Floor Access Date ABWF and Internal Finishes Works BS Works Roof Floor Access Date ABWF and External Trellis Finishes Works BS and T&C Works B and T&C Works Site Formation - Excavation / UG Utilities Installation of Earth Mat RC Footing/Beam to G/F	0 60 60 81 0 40 40 81 0 40 40 40 106 61 7 38	31-Aug-23 01-Sep-23 04-Nov-23 04-Oct-23 05-Oct-23 15-Nov-23 18-Oct-23 19-Oct-23 29-Nov-23 17-Jan-23 17-Jan-23 17-Jan-23 30-Mar-23	04-Nov-23 06-Jan-24 27-Dec-23 15-Nov-23 27-Dec-23 11-Jan-24 29-Nov-23 11-Jan-24 26-May-24 11-May-23 29-Mar-23 11-May-23 26-May-24 27-Jun-23	23-Nov-23 24-Nov-23 26-Jan-24 05-Jan-24 05-Jan-24 19-Feb-24 22-Oct-23 22-Oct-23 24-Oct-23 03-Dec-23 21-Jan-23 21-Jan-23 21-Jan-23 24-Apr-23 06-Jun-23 06-Jun-23	26-Jan-24 02-Apr-24 19-Feb-24 02-Apr-24 14-Jan-24 02-Dec-23 14-Jan-24 07-Feb-25 05-Jun-23 23-Apr-23 07-Feb-25 22-Jul-23	05-1827, 05-1773 05-1828 05-1806 05-1837 05-1838 05-1840 05-1841 05-1751, 02-0000.3 05-1759 05-1760, 04-0000.0	05-1829 05-1783 05-1838 05-1839 05-1783, 05-1809 05-1841 05-1842 05-1783, 03-0029, 05-1809, 03-0040 87 05-1760, 05-1697 05-1761 1 05-1762	80 80 89 89 89 89 3 3 3 3 3 246 24 5 21 24 246 24	6 Site Formation - Excas I Installation of Earth RC Footing/Beat	F and Internal Finishes Williams Works From Access Date We and Internal Finishes Williams Works From Access Date Williams Wife and External Trells Finishes Works Watton / UG Utilities	Vorks inishes Works to 1/F			
05-1827 05-1828 05-1829 2nd Floor 05-1837 05-1838 05-1839 Roof Floor 05-1840 05-1841 05-1842 Intergrated Office Substructure 05-1759 05-1760 05-1761 Superstructure	1st Floor Access Date ABWF and Internal Finishes Works BS Works 2nd Floor Access Date ABWF and Internal Finishes Works BS Works Roof Floor Access Date ABWF and External Trellis Finishes Works BS and T&C Works B and T&C Works Site Formation - Excavation / UG Utilities Installation of Earth Mat RC Footing/Beam to G/F	0 60 60 81 0 40 40 40 40 40 40 40 40 38 61 7 38 361	31-Aug-23 01-Sep-23 04-Nov-23 04-Oct-23 05-Oct-23 15-Nov-23 18-Oct-23 19-Oct-23 29-Nov-23 17-Jan-23 17-Jan-23 17-Jan-23 17-Jan-23 17-Jan-23 17-Jan-23 17-Jan-23	04-Nov-23 06-Jan-24 27-Dec-23 15-Nov-23 27-Dec-23 11-Jan-24 29-Nov-23 11-Jan-24 26-May-24 11-May-23 29-Mar-23 11-May-23 26-May-24	23-Nov-23 24-Nov-23 26-Jan-24 05-Jan-24 05-Jan-24 06-Jan-24 19-Feb-24 22-Oct-23 24-Oct-23 03-Dec-23 21-Jan-23 21-Jan-23 21-Jan-23 24-Apr-23 06-Jun-23	26-Jan-24 02-Apr-24 19-Feb-24 02-Apr-24 14-Jan-24 02-Dec-23 14-Jan-24 07-Feb-25 05-Jun-23 27-Mar-23 23-Apr-23 07-Feb-25 22-Jul-23 08-Sep-23	05-1827, 05-1773 05-1828 05-1806 05-1837 05-1838 05-1840 05-1841 05-1751, 02-0000.3 05-1759 05-1760, 04-0000.0	05-1829 05-1783 05-1838 05-1839 05-1783, 05-1809 05-1841 05-1842 05-1783, 03-0029, 05-1809, 03-0040 87 05-1760, 05-1697 05-1761 1 05-1762	80 80 89 89 89 89 3 3 3 3 3 246 24 5 21 24 24 24	6 Site Formation - Excall Installation of Earth 1 RC Footing/Beat	Fand Internal Finishes Williams Works For Access Date We and Internal Finishes Williams Works Fibor Access Date Williams Trells Fibs and T&C Works World T Works Watton / UG Utilities Internal Trells Fibs and T&C Works	Vorks inishes Works to 1/F vall to 2/F			



	Remaining Level of Effort
101	Remaining Work
	Critical Remaining Work
· •	Milestone
	♦

 ○ V€OLIA

Date	Revision	Checked	Appr
22-Jun-22	GENERAL REVISION		
		1	

05-1822 Removal 05-1782 Scaffoldir 05-1765 R/F RC s slab/bear 05-1832 Removal 05-1852 Scaffoldir ABWF & E&M Ground Floor 05-1866 Ground F 05-1865 ABWF ar 05-1864 BS Work Connecti 1st Floor 05-1869 1st Floor 05-1869 BS Work Connecti 05-1870 BS Worl Roof Floor 05-1871 ABWF ar 05-1870 BS Worl Roof Floor 05-1873 BS / Lift 05-1874 ABWF ar 05-1873 BS / Lift Department and Maintenand Substructure 05-1697 Site For 05-1698 Install at 05-1699 RC Foo Superstructure 05-1700 G/F to 10-10-10-10-10-10-10-10-10-10-10-10-10-1	moval and clearing of falsework at 2/F affolding removal and clearing within perimeter and Floor Access Date WF and Internal Finishes Works Works and Electrical Meter Room Final annection It Floor Access Date BWF and Internal Finishes Works	46 8 14 45 8 24 253 234 0 60 120	15-Aug-23 13-Sep-23 29-Sep-23 03-Oct-23 02-Nov-23 30-Apr-24 06-Aug-23 06-Aug-23 31-Aug-23 02-Dec-23	21-Sep-23 16-Oct-23 17-Nov-23 10-Nov-23 26-May-24 30-Apr-24 11-Apr-24	21-Nov-23 21-Jan-25 22-Jun-24 23-Nov-23 09-Dec-24	29-Nov-23 07-Feb-25 07-Aug-24 01-Dec-23 05-Jan-25 09-Dec-24 11-Apr-24 01-Dec-23 11-Apr-24	05-1763 05-1764 05-1764 05-1864, 05-1867, 05-1870, 05-1870, 05-1870 05-1772 05-1866, 04-0000.05	05-1765, 05-1832, 05-1782 05-1869 05-1811 05-0114 05-1872, 05-1875 05-1811, 05-0088.05 05-1865 03-0032, 05-1864 03-0029, 05-1852, 05-1809	21 65 455 248 21 216 216 0 52 28 0	2 Tr RC slab/beam and column/wall to R/F C Removal and clearing of falsework at 1/F Scaffolding installation within perimeter RF RC slab/beam and column/wall to UR slab/beam C Removal and clearing of falsework at 2/F Scaffolding removal and clearing within perimeter Scaffolding removal and clearing within perimeter ABWF and Internal Finishes Works BS Works and Electrical Meter Room Final Connection
05-1782 Scaffoldir 05-1765 R/F RC s slab/bear 05-1832 Removal 05-1852 Scaffoldir ABWF & E&M Ground Floor 05-1866 Ground Floor 05-1865 ABWF ar 05-1864 BS Work Connecti 1st Floor 05-1869 1st Floor 05-1868 ABWF ar 05-1867 BS Work 2nd Floor 05-1872 2nd Floor 05-1871 ABWF ar 05-1870 BS Work Roof Floor 05-1873 BS / Lift Operation and Maintenance Substructure 05-1697 Site For 05-1698 Installat 05-1699 RC Foo Superstructure 05-1700 G/F to 1 05-1701 1/F to 2 05-1701 CSCaffold 05-1702 C/F to Foo 05-1703 R/F RC 05-1720 Remov 05-1730 Remov	offolding installation within perimeter RC slab/beam and column/wall to UR b/beam moval and clearing of falsework at 2/F offolding removal and clearing within perimeter bound Floor Access Date WF and Internal Finishes Works Works and Electrical Meter Room Final nnection It Floor Access Date BWF and Internal Finishes Works	14 45 8 24 253 234 0 60 120	29-Sep-23 03-Oct-23 02-Nov-23 30-Apr-24 06-Aug-23 06-Aug-23 31-Aug-23	16-Oct-23 17-Nov-23 10-Nov-23 26-May-24 30-Apr-24 11-Apr-24	21-Jan-25 22-Jun-24 23-Nov-23 09-Dec-24 27-Sep-23 27-Sep-23 27-Sep-23 28-Sep-23	07-Feb-25 07-Aug-24 01-Dec-23 05-Jan-25 09-Dec-24 11-Apr-24 01-Dec-23 11-Apr-24	05-1764 05-1764 05-1764 05-1864, 05-1867, 05-1870, 05-1873 05-1772 05-1866, 04-0000.05 02-0000.152, 02-0000.141, 02-0000.138, 02-0000.169,	05-1811 05-0114 05-1872, 05-1875 05-1811, 05-0088.05 05-1865 03-0032, 05-1864	455 248 21 216 216 0 52	Constituting installation within perimeter RFRC slab/beam and column/wall to UR slab/beam Access Date ABWF and Internal Finishes Works
05-1765 R/F RC s slab/bear 05-1832 Removal 05-1852 Scaffoldin ABWF & E&M Ground Floor 05-1866 Ground Floor 05-1865 ABWF at D5-1864 05-1864 BS Work Connecting 05-1864 BS Work Connecting 05-1869 1st Floor 05-1867 BS Work Connecting 2nd Floor 05-1872 2nd Floor 05-1871 ABWF at ABWF at ABWF at D5-1870 ABWF at ABWF at ABWF at ABWF at D5-1873 05-1874 ABWF at ABWF at ABWF at ABWF at D5-1873 BS / Lift Operation and Maintenances Substructure 05-1697 Site For	RC slab/bearn and column/wall to UR bybearn moval and clearing of falsework at 2/F affolding removal and clearing within perimeter bund Floor Access Date WF and Internal Finishes Works Works and Electrical Meter Room Final Innection It Floor Access Date BWF and Internal Finishes Works	45 8 24 253 234 0 60 120	03-Oct-23 02-Nov-23 30-Apr-24 06-Aug-23 06-Aug-23 31-Aug-23	17-Nov-23 10-Nov-23 26-May-24 30-Apr-24 11-Apr-24 03-Nov-23	22-Jun-24 23-Nov-23 09-Dec-24 27-Sep-23 27-Sep-23 27-Sep-23 28-Sep-23	07-Aug-24 01-Dec-23 05-Jan-25 09-Dec-24 11-Apr-24 01-Dec-23 11-Apr-24	05-1764 05-1764 05-1864, 05-1867, 05-1870, 05-1873 05-1772 05-1866, 04-0000.05 02-0000.152, 02-0000.141, 02-0000.142, 02-0000.138, 02-0000.169,	05-0114 05-1872, 05-1875 05-1811, 05-0088.05 05-1865 03-0032, 05-1864	248 21 216 216 0 52	C Removal and clearing of falsework at 2/F Scaffolding removal and clearing within permeter Ground Floor Access Date ABWF and Internal Finishes Works
Slab/bear O5-1832 Removal O5-1852 Scaffoldin	o/beam moval and clearing of falsework at 2/F iffolding removal and clearing within perimeter bund Floor Access Date WF and Internal Finishes Works Works and Electrical Meter Room Final nnection It Floor Access Date BWF and Internal Finishes Works	8 24 253 234 0 60 120	02-Nov-23 30-Apr-24 06-Aug-23 06-Aug-23 06-Aug-23 31-Aug-23	10-Nov-23 26-May-24 30-Apr-24 11-Apr-24 03-Nov-23	23-Nov-23 09-Dec-24 27-Sep-23 27-Sep-23 27-Sep-23 28-Sep-23	01-Dec-23 05-Jan-25 09-Dec-24 11-Apr-24 01-Dec-23 11-Apr-24	05-1764 05-1864, 05-1867, 05-1870, 05-1873 05-1772 05-1866, 04-0000.05 02-0000.152, 02-0000.141, 02-0000.142, 02-0000.138, 02-0000.169,	05-1872, 05-1875 05-1811, 05-0088.05 05-1865 03-0032, 05-1864	21 216 216 0 52	C. Removal and clearing of falsework at 2/F Scaffolding removal and clearing within perimeter Scound Floor Access Date ABWF and Internal Finishes Works
ABWF & E&M Ground Floor 05-1866	affolding removal and clearing within perimeter bund Floor Access Date WF and Internal Finishes Works Works and Electrical Meter Room Final nnection	253 234 0 60 120	30-Apr-24 06-Aug-23 06-Aug-23 06-Aug-23 31-Aug-23	26-May-24 30-Apr-24 11-Apr-24 03-Nov-23	09-Dec-24 27-Sep-23 27-Sep-23 27-Sep-23 28-Sep-23	05-Jan-25 09-Dec-24 11-Apr-24 01-Dec-23 11-Apr-24	05-1864, 05-1867, 05-1870, 05-1873 05-1772 05-1866, 04-0000.05 02-0000.152, 02-0000.141, 02-0000.142, 02-0000.138, 02-0000.169,	05-1811, 05-0088.05 05-1865 03-0032, 05-1864	216 216 0 52	Scaffolding removal and clearing within permeter Sround Floor Access Date ABWF and Internal Finishes Works
ABWF & E&M Ground Floor	affolding removal and clearing within perimeter bund Floor Access Date WF and Internal Finishes Works Works and Electrical Meter Room Final nnection	253 234 0 60 120	30-Apr-24 06-Aug-23 06-Aug-23 06-Aug-23 31-Aug-23	26-May-24 30-Apr-24 11-Apr-24 03-Nov-23	09-Dec-24 27-Sep-23 27-Sep-23 27-Sep-23 28-Sep-23	05-Jan-25 09-Dec-24 11-Apr-24 01-Dec-23 11-Apr-24	05-1864, 05-1867, 05-1870, 05-1873 05-1772 05-1866, 04-0000.05 02-0000.152, 02-0000.141, 02-0000.142, 02-0000.138, 02-0000.169,	05-1865 03-0032, 05-1864	216 0 52	◇ Ground Floor Access Date ABWF and Internal Finishes Works
1st Floor	WF and Internal Finishes Works Works and Electrical Meter Room Final nnection It Floor Access Date BWF and Internal Finishes Works	234 0 60 120	06-Aug-23 06-Aug-23 31-Aug-23	11-Apr-24 03-Nov-23	27-Sep-23 27-Sep-23 28-Sep-23	11-Apr-24 01-Dec-23 11-Apr-24	05-1866, 04-0000.05 02-0000.152, 02-0000.141, 02-0000.142, 02-0000.138, 02-0000.169,	03-0032, 05-1864	0 52	ABWF and Internal Firshes Works
1st Floor	WF and Internal Finishes Works Works and Electrical Meter Room Final nnection It Floor Access Date BWF and Internal Finishes Works	234 0 60 120	06-Aug-23 06-Aug-23 31-Aug-23	11-Apr-24 03-Nov-23	27-Sep-23 27-Sep-23 28-Sep-23	11-Apr-24 01-Dec-23 11-Apr-24	05-1866, 04-0000.05 02-0000.152, 02-0000.141, 02-0000.142, 02-0000.138, 02-0000.169,	03-0032, 05-1864	0 52	ABWF and Internal Firshes Works
1st Floor	WF and Internal Finishes Works Works and Electrical Meter Room Final nnection It Floor Access Date BWF and Internal Finishes Works	0 60 120	06-Aug-23 31-Aug-23	03-Nov-23	27-Sep-23 28-Sep-23	01-Dec-23 11-Apr-24	05-1866, 04-0000.05 02-0000.152, 02-0000.141, 02-0000.142, 02-0000.138, 02-0000.169,	03-0032, 05-1864	52	ABWF and Internal Finishes Works
1st Floor	WF and Internal Finishes Works Works and Electrical Meter Room Final nnection It Floor Access Date BWF and Internal Finishes Works	60 120	31-Aug-23	03-Nov-23	28-Sep-23	01-Dec-23 11-Apr-24	05-1866, 04-0000.05 02-0000.152, 02-0000.141, 02-0000.142, 02-0000.138, 02-0000.169,	03-0032, 05-1864		
1st Floor	Works and Electrical Meter Room Final nnection It Floor Access Date BWF and Internal Finishes Works	120				11-Apr-24	02-0000.152, 02-0000.141, 02-0000.142, 02-0000.138, 02-0000.169,		0	
05-1869 1st Floor 05-1868 ABWF a 05-1867 BS Worl 2nd Floor 05-1872 2nd Floor 05-1871 ABWF a 05-1870 BS Worl Roof Floor 05-1875 Roof Floor 05-1874 ABWF a 05-1873 BS / Lift Operation and Maintenand Substructure 05-1697 Site For 05-1698 Installat 05-1699 RC Foo Superstructure 05-1700 G/F to 1 05-1701 1/F to 2 05-1702 2/F to F 05-1703 R/F RO 05-1703 R/F RO 05-1703 R/F RO 05-1720 Remov 05-1730 Remov	BWF and Internal Finishes Works	122					02-0000.324, 02-0000.321,			
05-1869 1st Floor 05-1868 ABWF a 05-1867 BS Worl 2nd Floor 05-1872 2nd Floor 05-1871 ABWF a 05-1870 BS Worl Roof Floor 05-1875 Roof Floor 05-1874 ABWF a 05-1873 BS / Lift Operation and Maintenand Substructure 05-1697 Site For 05-1698 Installat 05-1699 RC Foo Superstructure 05-1700 G/F to 4 05-1701 1/F to 2 05-1710 Scaffok 05-1710 Remov 05-1720 Remov 05-1720 Remov 05-1730 Remov	BWF and Internal Finishes Works	0	2000				04-0000.04, 04-0000.04		AP	
05-1868 ABWF a 05-1867 BS Worl 2nd Floor 05-1872 2nd Floor 05-1871 ABWF a 05-1870 BS Worl Roof Floor 05-1875 Roof Flo 05-1874 ABWF a 05-1873 BS / Lift Operation and Maintenand Substructure 05-1697 Site For 05-1698 Installat 05-1699 RC Foo Superstructure 05-1700 G/F to 1 05-1701 1/F to 2 05-1770 Scaffok 05-1710 Remov 05-1703 R/F RO 05-1720 Remov 05-1720 Remov	BWF and Internal Finishes Works	U	22-Sep-23	29-Jan-24	30-Nov-23	11-Apr-24	05.4000	05.4000	65	◆ 1st Floor Access Date
05-1867 BS World 2nd Floor 05-1872 2nd Floor 05-1871 ABWF a 05-1870 BS World Roof Floor 05-1875 Roof Floor 05-1874 ABWF a 05-1873 BS / Lift Operation and Maintenant Substructure 05-1697 Site For 05-1698 Installat 05-1699 RC Foo Superstructure 05-1700 G/F to 1 05-1701 1/F to 2 05-1702 2/F to Foo 05-1710 Remov 05-1703 R/F RO 05-1720 Remov 05-1730 Remov		00	22-Sep-23	00 No. 00	30-Nov-23		05-1822	05-1868	65	ABWF and Internal Finishes Works
2nd Floor 05-1872 2nd Floor 05-1871 ABWF a 05-1870 BS Work Roof Floor 05-1875 Roof Floor 05-1874 ABWF a 05-1873 BS / Lift Operation and Maintenand Substructure 05-1697 Site For 05-1698 Installat 05-1699 RC Foo Superstructure 05-1700 G/F to 1 05-1701 1/F to 2 05-1702 2/F to F 05-1710 Remov 05-1703 R/F RC 05-1720 Remov 05-1720 Remov 05-1730 Remov	5 Works	60	23-Sep-23		01-Dec-23			05-1867	65	BS Works
05-1872 2nd Floor 05-1871 ABWF a 05-1870 BS Worl Roof Floor 05-1875 Roof Floor 05-1874 ABWF a 05-1873 BS / Lift Operation and Maintenant Substructure 05-1697 Site For 05-1698 Installat 05-1699 RC Foo Superstructure 05-1700 G/F to 1 05-1701 1/F to 2 05-1702 2/F to F 05-1710 Remov 05-1703 R/F RC 05-1720 Remov 05-1720 Remov		60	27-Nov-23	29-Jan-24	03-Feb-24		05-1868	05-1852, 05-1809	65	
05-1871 ABWF a 05-1870 BS Worl Roof Floor 05-1875 Roof Floor 05-1874 ABWF a 05-1873 BS / Lift Operation and Maintenand Substructure 05-1697 Site For 05-1698 Installat 05-1699 RC Foo Superstructure 05-1700 G/F to 1 05-1701 1/F to 2 05-1702 2/F to F 05-1710 Remov 05-1703 R/F RC 05-1720 Remov 05-1720 Remov		121	10-Nov-23	17-Mar-24	01-Dec-23	11-Apr-24		DACKE AT ALCOHOL	21	◆ 2nd Floor Access Date
05-1870 BS Work Roof Floor Roof Floor 05-1875 Roof Floor 05-1874 ABWF at 205-1873 05-1873 BS / Lift Operation and Maintenant Substructure 05-1697 Site Form 05-1698 Installat 205-1699 05-1699 RC Food 305-1700 Superstructure 05-1701 1/F to 205-1701 05-1701 1/F to 205-1701 2/F to 1/F to 1/F to 205-1701 05-1702 2/F to 1/F to 1/F to 205-1701 Remove 205-1703 05-1703 R/F RO 205-1720 Remove 205-1730 05-1730 Remove 205-1730 Remove 205-1730	d Floor Access Date	0	10-Nov-23		01-Dec-23		05-1832	05-1871	21	ABWF and Internal Finishes Works
Roof Floor	BWF and Internal Finishes Works	60	11-Nov-23	13-Jan-24	02-Dec-23			05-1870	21	
05-1875 Roof Fix 05-1874 ABWF a 05-1873 BS / Lift Operation and Maintenant Substructure 05-1697 Site For 05-1698 Installat 05-1699 RC Foo Superstructure 05-1700 G/F to 1 05-1701 1/F to 2 05-1702 2/F to F 05-1702 2/F to F 05-1703 Remov 05-1720 Remov 05-1720 Remov 05-1730 Remov	S Works	60	13-Jan-24	17-Mar-24	03-Feb-24	TOTAL DESIGNATION OF THE PARTY	05-1871	05-1852, 05-1809	21	BS Works
05-1874 ABWF a 05-1873 BS / Lift Operation and Maintenand Substructure 05-1697 Site For 05-1698 Installat 05-1699 RC Foo Superstructure 05-1700 G/F to 1 05-1701 1/F to 2 05-1702 2/F to F 05-1700 Scaffok 05-1710 Remov 05-1703 R/F RC 05-1720 Remov 05-1730 Remov		121	20-Dec-23	30-Apr-24	07-Aug-24	09-Dec-24			216	
05-1873 BS / Lift Operation and Maintenand Substructure 05-1697 Site For 05-1698 Installat 05-1699 RC Foo Superstructure 05-1700 G/F to 4 05-1701 1/F to 2 05-1702 2/F to F 05-1770 Scaffok 05-1710 Remov 05-1703 R/F RC 05-1720 Remov 05-1730 Remov	oof Floor Access Date	0	20-Dec-23		07-Aug-24			05-1874	216	Roof Floor Access Date
Operation and Maintenance Substructure 05-1697	BWF and External Trellis Finishes Works	60	21-Dec-23	26-Feb-24	08-Aug-24		05-1875	05-1873	216	ABWF and External Trellis Finishes Works BS / Lift and T&C Works
Substructure 05-1697 Site For 05-1698 Installat 05-1699 RC Foo Superstructure 05-1700 G/F to 1 05-1701 1/F to 2 05-1702 2/F to F 05-1770 Scaffok 05-1710 Remov 05-1720 Remov 05-1730 Remov 05-1730 Remov	S / Lift and T&C Works	60	26-Feb-24	30-Apr-24	09-Oct-24		05-1874, 04-0000.04, 04-0000.8	05-1852, 03-0029	216	BS / England to Works
05-1697 Site For 05-1698 Installat 05-1699 RC Foo Superstructure 05-1700 G/F to 1 05-1701 1/F to 2 05-1702 2/F to F 05-1700 Scaffok 05-1710 Remov 05-1703 R/F RC 05-1720 Remov 05-1730 Remov 05-1730 Remov 05-1730 Remov	enance Building	493	23-Mar-23	23-Aug-24	28-Mar-23	07-Feb-25			159	
05-1698 Installat 05-1699 RC Foo Superstructure 05-1700 G/F to 1 05-1701 1/F to 2 05-1702 2/F to F 05-1770 Scaffok 05-1710 Remov 05-1703 R/F RC 05-1720 Remov 05-1730 Remov		116	23-Mar-23	24-Jul-23	28-Mar-23	12-Dec-23			136	
05-1699 RC Foo Superstructure 05-1700 G/F to 1 05-1701 1/F to 2 05-1702 2/F to F 05-1770 Scaffok 05-1710 Remov 05-1703 R/F RC 05-1720 Remov 05-1730 Remov	te Formation - Excavation / UG Utilities	84	23-Mar-23	20-Jun-23	28-Mar-23	24-Jun-23	05-0092, 05-1759, 02-0000.387	05-1698, 05-0106	3	Site Formation - Excavation / UG Utilities
Superstructure 05-1700 G/F to 1 05-1701 1/F to 2 05-1702 2/F to F 05-1770 Scaffok 05-1710 Remov 05-1703 R/F RO 05-1720 Remov 05-1730 Remov	stallation of Earth Mat	7	20-Jun-23	28-Jun-23	09-Nov-23	16-Nov-23	05-1697	05-1699	135	to Installation of Earth Mat
05-1700 G/F to 1 05-1701 1/F to 2 05-1702 2/F to F 05-1770 Scaffok 05-1710 Remov 05-1703 R/F RC 05-1720 Remov 05-1730 Remov	C Footing	25	29-Jun-23	24-Jul-23	16-Nov-23	12-Dec-23	05-1698, 04-0000.01	05-0112, 05-1700	136	□ FC Footing
05-1700 G/F to 1 05-1701 1/F to 2 05-1702 2/F to F 05-1770 Scaffok 05-1710 Remov 05-1703 R/F RC 05-1720 Remov 05-1730 Remov	THE RESIDENCE OF THE PARTY OF T	254	25-Jul-23	18-Apr-24	11-Jan-24	05-Jan-25			252	
05-1701 1/F to 2 05-1702 2/F to F 05-1770 Scaffok 05-1710 Remov 05-1703 R/F RO 05-1720 Remov 05-1730 Remov	/F to 1/F RC slab/beam and column works	30	25-Jul-23	23-Aug-23	11-Jan-24	09-Feb-24	05-1699	05-1701, 05-1710	163	☐ G/F to 1/F RC slab/beam and column works
05-1770 Scaffok 05-1710 Remov 05-1703 R/F RC 05-1720 Remov 05-1730 Remov	F to 2/F RC slab/beam and column works	29	24-Aug-23	21-Sep-23	10-Feb-24	09-Mar-24	05-1700	05-1702, 05-1703, 05-1720	159	□ 1/F to 2/F RC slab/beam and column works
05-1710 Remov 05-1703 R/F RC 05-1720 Remov 05-1730 Remov	/F to R/F RC slab/beam and column works	28	22-Sep-23	22-Oct-23	10-Mar-24	09-Apr-24	05-1701	05-1703, 05-1730, 05-1770	158	2/F to R F RC slab/beam and column works
05-1710 Remov 05-1703 R/F RC 05-1720 Remov 05-1730 Remov	caffolding installation within perimeter	40	22-Sep-23	04-Nov-23	22-Aug-24	03-Oct-24	05-1702	05-1880	317	Scieffolding installation within perimeter
05-1703 R/F RC 05-1720 Remov 05-1730 Remov	emoval and clearing of falsework at G/F	8	22-Sep-23	03-Oct-23	03-Sep-24	11-Sep-24	05-1700	05-1877	328	Removal and clearing of falsework at G/F
05-1730 Remov	/F RC works slab / beam works	32	24-Oct-23	24-Nov-23	10-Apr-24	11-May-24	05-1701, 05-1702	05-1730	157	RVF RC works slab / beam works
05-1730 Remov	emoval and clearing of falsework at 1/F	8	25-Oct-23	02-Nov-23	02-Sep-24	10-Sep-24	05-1701	05-1878	298	Removal and clearing of falsework at 1/F
	ternoval and clearing of falsework at 2/F	8	23-Nov-23	01-Dec-23	12-May-24	21-May-24	05-1702, 05-1703	05-1884, 05-1887, 05-1881	159	II. Removal and cleaning of falsework at 2/F
05-1780 Scaffol	caffolding removal and clearing within perimet	r 22	23-Mar-24	18-Apr-24	11-Dec-24	05-Jan-25	05-1883	05-1895	252	☐ Scaffolding removal and clearing with n perimeter
ABWF & E&M		280	02-Nov-23	23-Aug-24	22-Jul-24	07-Feb-25			159	
Ground Floor		141	02-Nov-23	31-Mar-24	10-Sep-24	07-Feb-25	MAN TO STREET	7×42 4 14 2	298	
05-1878 Ground	Ground Floor Access Date	0	02-Nov-23		10-Sep-24		05-1720	05-1877	298	○ Ground Floor Access Date
05-1877 ABWF		70	03-Nov-23	15-Jan-24	11-Sep-24	23-Nov-24	05-1878, 04-0000.05 05-1710	, 05-1876	298	ABWF and Internal Finishes Works
05-1876 BS Wo	BWF and Internal Finishes Works	70	15-Jan-24	31-Mar-24	23-Nov-24	07-Feb-25	05-1877, 02-0000.324, 02-0000.321	05-1889	298	BS Works / FS Pump Room and T&C
			ing Level of Eff	*ort						Date Revision Check



C.	- 3	Remaining Level of Effort
		Remaining Work
		Critical Remaining Work
\Q	\Q	Milestone
W	- 7	Cumman



	Date	Revision	Спескеа	Appr
	22-Jun-22	GENERAL REMISION		
V				
Ī				

Very to	Activity Name	OD	Early Start	Early Finish	Late Start	Late Finish	Predecessors	Successors	Total Float	2022 2023 2024 2025 2026 JFM AM J J A S O N D J FM AM J A S O N D J FM AM J A S O N D J FM AM J A S O N D J FM AM J A S O N D J FM AM J A S O N D J FM AM J A S O N D J FM AM J A S O N D J FM AM J A S O N D J FM AM J A S O N D J FM AM J A S O
Review and C	Consent	71	16-Nov-22	22-Feb-23	04-Jan-23	12-Apr-23			35	
05-1888	BS Electrical Meter Room - Final Connection and T&C	30	28-Feb-24	31-Mar-24	05-Jan-25	07-Feb-25	05-1889	05-1811	298	BS Electrical Meter Room - Final Connection and T&C
05-1889	WSD Water Meter Room and Final Connection	30	28-Feb-24	31-Mar-24	05-Jan-25	07-Feb-25	05-1876	05-1888	298	WSD Water Meter Room and Final Connection
1st Floor	March Commission Commission	121	01-Dec-23	11-Apr-24	02-Oct-24	07-Feb-25		E B W. Co.	289	
05-1881	1st Floor Access Date	0	01-Dec-23		02-Oct-24		05-1730	05-1880	289	o tet Floor Access Date
05-1880	ABWF and Internal Finishes Works	60	02-Dec-23	03-Feb-24	03-Oct-24	03-Dec-24	05-1881, 05-1770	05-1879	289	ABWF and Internal Finishes Works
05-1879	BS Works	60	03-Feb-24	11-Apr-24	03-Dec-24	07-Feb-25	05-1880, 04-0000.04, 04-0000.04	05-1811	289	BS Works
2nd Floor		121	18-Jan-24	28-May-24	02-Oct-24	07-Feb-25	18°-11' 11' 11'	C	244	
05-1884	2nd Floor Access Date	0	18-Jan-24		02-Oct-24	,	05-1730	05-1883	244	
05-1883	ABWF and Internal Finishes Works	60	19-Jan-24	23-Mar-24	03-Oct-24	03-Dec-24	05-1884	05-1882, 05-1780	244	ABWF and Internal Finishes Works
05-1882	BS Works	60	23-Mar-24	28-May-24	03-Dec-24	07-Feb-25	05-1883	05-1811	244	BS Works
Roof Floor	DO AAOLUG	191	02-Feb-24	23-Aug-24	22-Jul-24	07-Feb-25	and the second	But I	159	
The control of the state of the	Roof Floor Access Date	0	02-Feb-24		22-Jul-24	200000	05-1730	05-1886	159	◇ Roof Floor Access Date
05-1887		90	03-Feb-24	12-May-24	23-Jul-24	24-Oct-24	05-1887	05-1885, 03-0032	159	ABWF and External Finishes Works
05-1886	ABWF and External Finishes Works	- 55	18-Apr-24	20-May-24	05-Jan-25	07-Feb-25	05-1780	05-1811	252	Fisher all Charles from Doof to Column Electric
05-1895	External Staircase from Roof to Ground Floor	30 60	12-May-24	20-IVIAy-24 14-Jul-24	24-Oct-24	23-Dec-24	05-1886	05-1811, 05-1905	159	Down Tob William
05-1885 05-1905	BS and T&C Works Lift works and T&C Works	100	12-May-24	23-Aug-24	24-Oct-24	07-Feb-25	05-1885, 04-0000.04, 04-0000.8		159	I Brunds and T2 C Marks
S. C.		420	20-Sep-23	15-Dec-24	25-Sep-23	07-Feb-25			48	
intenance Wo	orksnop	430		L I WAS COME TO SERVICE	THE TANKS TANKS	07-Feb-25			48	
/ehicle		430	20-Sep-23	15-Dec-24	25-Sep-23			07.0407.05.4700	10	Site Formation - Exceration / UC Utilities
05-0106	Site Formation - Excavation / UG Utilities	85	20-Sep-23	18-Dec-23	25-Sep-23	22-Dec-23	02-0000.124, 02-0000.125, 05-1697, 02-0000.387	05-0107, 05-1788	4	No.
05-0107	RC Footing and Bearing Wall	95	19-Dec-23	31-Mar-24	09-Feb-24	22-May-24	05-0106, 02-0000.124, 04-0000.01, 04-0000.03	05-0109	48	
05-0109	ABWF / BS and T&C works	250	31-Mar-24	15-Dec-24	22-May-24	07-Feb-25	02-000.126, 02-000.122, 02-000.127, 02-000.101, 05-0021, 05-0107, 02-000.324, 02-000.321, 04-000.05, 04-000.04	03-0029, 05-1811	48	ABWF / BS and T&C works
		200	18-Dec-23	03-Feb-25	23-Dec-23	07-Feb-25			4	
	ings (Portion D)	300	The state of	24-Mar-24		28-Mar-24		05-1789	4	Site Formation - Excevetion / UG Utilities
05-1788	Site Formation - Excavation / UG Utilities	90	16-Dec-23	24-Iviai-24	23-Dec-23	20- 4 4 -2-	02-0000.166, 02-0000.387	00 11 00		
0E 4790	RC Works	79	25-Mar-24	18-Jun-24	29-Mar-24	22-Jun-24	05-1788	05-1791	4	RC Works
05-1789 05-1791	ABWF / BS and T&C works	220		03-Feb-25		07-Feb-2		03-0029, 05-1811	4	ABWF / BS and T&C works
nterfacing		137	06-Jul-23	24-Nov-23	23-Nov-23	11-Apr-2			12	28
05-0112	Telecom / HyD	137	06-Jul-23	24-Nov-23	3 23-Nov-23	11-Apr-2	4 05-1699	05-0117, 05-0111	12	28 Telecom/HyD
05-0112	Water Supply / DSD / FSD	137		24-Nov-23				05-1809	12	28 Supply / DSD / FSD
	round Works (Portion D)	319							25	56 V Laborated D. Date of the Control of the Contro
5-0113	Segment 1 - Serving FS and Integrated Building								4(
05-0114	Segment 2 - Serving Maintenance Workshop Buildings and other remaining premises	238	3 15-Nov-23	3 24-Jul-24	07-Aug-24	17-Apr-2	05-1765	03-0025	2	56 Segment 2 - Serving Maintenance Workshop Buildings and other remaining
			6 11-Apr-24	11-Aug-2	5 11-Apr-24	15-Aug-2				4



	Remaining Level of Effort
	Remaining Work
	Critical Remaining Work
♦ ♦	Milestone
V	Summary

WURNS	
Dago 7	

	Date	Revision	Checked	Appr
	22-Jun-22	GENERAL REVISION		
 ○ VEOLIA				

	Activity Name	OD	Early Start	Early Finish	Late Start	Late Finish	Predecessors	Successors	Total Float	2022 2023 2024 2025 2028 2026 2027 JFM A M J J A S O N D J F M A M J A M A M A M A M A M A M A M A M
05-1809	Completion of All Works & Documentation on FS Building (Portion D) and Ready for FSD Inspection	0		11-Apr-24		11-Apr-24	05-1783, 05-1842, 05-1839, 05-1757, 05-1776, 05-0073, 05-1787, 05-1864, 05-1867, 05-1870, 05-1796, 05-0111	05-1810	0	♦ Completion of All Works & Documentation on FS Building (Portion D) and Relady for FSD Institute of the Completion of All Works & Documentation on FS Building (Portion D) and Relady for FSD Institute of the Completion of All Works & Documentation on FS Building (Portion D) and Relady for FSD Institute of the Completion of All Works & Documentation on FS Building (Portion D) and Relady for FSD Institute of the Completion of All Works & Documentation on FS Building (Portion D) and Relady for FSD Institute of the Completion of All Works & Documentation on FS Building (Portion D) and Relady for FSD Institute of the Completion of the Completion of All Works & Documentation on FS Building (Portion D) and Relady for FSD Institute of the Completion of the Com
05-1810	1st FS Inspection and Defects Rectification	180	11-Apr-24	15-Oct-24	11-Apr-24	15-Oct-24	05-1809, 03-0040	01-0183, 01-00263	0	
05-1811	Completion of All Works & Documentation on other Accommodation Building, Workshop and Ancillary Ready for FSD Inspection	0		03-Feb-25		07-Feb-25	05-1791, 05-0109, 05-1852, 05-1782, 05-1882, 05-1885, 05-1879, 05-1888, 05-1895, 05-1905, 05-0088.05	05-1812	4	
05-1812	2nd FS Inspection and Defects Rectification	180	04-Feb-25	11-Aug-25	08-Feb-25	15-Aug-25	05-1811, 05-1804	01-0184, 01-0022, 01-00264, 03-0032	4	2nd FS inspection and Defects Rectification
andfill Area (Porti	on E3, E4, E1, B1 & B2)	1326	25-Jan-22	23-Nov-25	25-Jan-22	23-Nov-25			0	
AREA 0-B1 (Port	tion E3)	1034	25-Jan-22	20-Jan-25	21-Aug-22	23-Nov-25			292	
Advanced Wor	Education and the second and the sec	259	25-Jan-22	26-Oct-22	21-Aug-22	28-Dec-22			60	
05-0123.01	Possession of Area O-B1	0	25-Jan-22		21-Aug-22		01-0018	05-0124.01, 05-0173.4	195	5 ♦ Possession of Area O-B1
05-0173.4	Handover access	0	24-Feb-22		17-Sep-22		05-0123.01	05-0124.01	195	5 > Handover access
05-0123.02	Initial Site Survey / Topographic Survey / Condition Survey completion	0		30-Jun-22		03-Sep-22	01-0001, 01-0018	05-0127.01, 05-0126, 05-0124.02	64	♦ Initial Site Survey / Topographic Survey / Condition Survey completion
05-0124.01	Issuance of Tree Survey Report	0		30-Jun-22		17-Sep-22	01-0001, 05-0123.01, 05-0175.02, 05-0173.4	05-0124.02	77	♦ Issuance of Tree Survey Report
05-0124.02	Commencement of Tree Removal	60	19-Jul-22	17-Sep-22	18-Sep-22	18-Nov-22	05-0123.02, 05-0124.01, 03-0042	05-0127.01, 05-0124.03, 05-0125	60	Commencement of Tree Removal
05-0126	Site Clearance / Perimeter Haul Access Road	85	29-Jul-22	24-Oct-22	03-Oct-22	28-Dec-22	05-0123.02	05-0127.01, 05-0216.02	62	Site Clearance / Perimeter Haul Access Road
05-0125	Ground Investigation - Additional Borehole	70	15-Aug-22	26-Oct-22	17-Oct-22	28-Dec-22	05-0124.02	05-0127.01, 05-0127.00, 05-0125.02	60	Ground Investigation - Additional Borehole
05-0124.03	Tree Removal completion	0		17-Sep-22		28-Dec-22	05-0124.02	05-0216.02	97	
05-0125.02	Ground Investigation - Additional Borehole completion (11nos)	0		26-Oct-22		28-Dec-22	05-0125	05-0216.02	60	
05-0216.02	Site Clearance / Perimeter Haul Access Road completion	0		26-Oct-22		28-Dec-22	05-0126, 05-0124.03 05-0125.02	, 05-0127.00	60	o ⇒ Site Clearance / Perimeter Haut Access Road completion
Landfill Site Fo	ormation and Groundwater Trench	655	27-Oct-22	16-Sep-24	29-Dec-22	20-Jul-25			290	
05-0127.00	Site Formation Start	0	27-Oct-22		29-Dec-22		05-0125, 02-0000.37 05-0216.02, 03-0024		60	o Sité Formation Start
05-0127.01	Excavation(soil)	220	01-Nov-22	24-Jun-23	29-Dec-22	22-Aug-23	05-0126, 05-0123.02 05-0124.02, 05-0125 02-0000.29, 05-0127.00	, 05-0128, 05-0131, 05-0130, , 05-0134	58	Exclavetion(soil)
05-0128	Drainage surface Run OFF Perimeter Channel	120	01-Nov-22	09-Mar-23	04-Sep-23	10-Jan-24	05-0127.01	05-0129	292	
05-0129	Drainage surface Run OFF Collection House	90	10-Mar-23	13-Jun-23	11-Jan-24	15-Apr-24	05-0128	05-0132	290	
05-0133	Toe Drain and Connection to Existing Drainage	90	13-Jun-23	13-Sep-23	15-Apr-25	20-Jul-25		05-0141, 05-0133.02	640	
05-0132	Valley Drain	90	13-Jun-23	13-Sep-23	16-Apr-24	18-Jul-24		05-0133, 05-0136	290	
05-0131	Excavation(rock)	320	25-Jun-23	27-May-24	23-Aug-23	25-Jul-24	05-0127.01	05-0237	57	The state of the s
05-0130	Slope cut with soil nail and sprayed concrete	320	25-Jun-23	28-May-24	18-Aug-24	20-Jul-25		05-0141	399	
05-0136	Install Earth Bund	140	13-Sep-23	07-Feb-24	19-Jul-24	08-Dec-24		05-0137, 05-0138	290	
05-0137	Install Landfill Gas Pipe on Earth Bund	90	07-Feb-24	17-May-24		20-Jul-25		05-0140	410	COLOR DE LA COLOR
05-0138 05-0140	Install Intercell Bund Install Leachate Force Main	120	07-Feb-24 17-May-24	17-May-24 16-Sep-24	09-Dec-24 15-Mar-25	14-Mar-25 20-Jul-25		05-0139 05-0145, 05-0141, 05-0133.02	290 290	
05-0139	Install Pump Station	120	17 Mey 24	16 Can 24	15-Mar-25	20-Jul-25		05-0140, 05-0133.02	290	on Install Pump Station
05-0139	Site Formation and Groundwater trench completion	120 0	17-May-24	16-Sep-24 16-Sep-24	10-War-20	20-Jul-25		05-0141	290	
	Stage 1-2 (Portion E3)									



0		Remaining Level of Effort
		Remaining Work
		Critical Remaining Work
\Diamond	♦	Milestone
V		Summary .

 ○ VEOLIA

ppr.	Checked	Revision	Date
		GENERAL REVISION	22-Jun-22
_			

			11000						Plout	JEMAM JJASON D JEMAM D
05-0141	Ready for lining works	0		16-Sep-24		20-Jul-25	05-0130, 05-0133, 05-0135, 05-0140, 05-0133.02	05-0143	290	➤ Ready for lining works
05-0143	Lining Works	120	17-Sep-24	20-Jan-25	21-Jul-25	22-Nov-25	02-0000.184, 05-0141	05-0144	292	Lining Works
05-0144	Protective stone laying and Leachate Collection Pipe	60	18-Nov-24	20-Jan-25	21-Sep-25	23-Nov-25	05-0143	05-0145	292	Rrotective stone laying and Leachate Collection Pipe
05-0145	Lining works completed	0		20-Jan-25		23-Nov-25	05-0144, 05-0140	03-0035, 03-0043	292	◆ Lining works completed
Marine Street, Square and Street	on E3, B1 & E4)	699	25-Jan-22	02-Feb-24	25-Jan-22	23-Nov-25			627	
Advanced Worl		255	25-Jan-22	22-Oct-22	25-Jan-22	23-Oct-22			1	
05-0173.01	Possession of Area O-B2	0	25-Jan-22		25-Jan-22		01-0018	05-0173.02, 05-0173.03, 05-0174, 05-0173.3	0	♦ Possession of Area O-B2
05-0173.3	Handover access	0	26-Feb-22		26-Feb-22		05-0173.01	05-0173.02, 05-0175	0	♦ Handover access
05-0174	Initial Site Survey / Topographic Survey / Condition Survey	18	13-Jun-22	30-Jun-22	13-Jun-22	30-Jun-22	05-0173.01	05-0177.02, 05-0176, 05-0174.02	0	■ Initial Site Survey / Topographid Survey /iCondition Survey
05-0175	Tree Survey	18	13-Jun-22	30-Jun-22	13-Jun-22	30-Jun-22	05-0173.3	05-0175.02, 05-0173.02	0	■ Tree Survey
05-0174.02	Initial Site Survey / Topographic Survey / Condition Survey completion	0		30-Jun-22		30-Jun-22	05-0174	05-0173.02	0	♦ Initial Site Survey / Topographid Survey / Condition Survey completion
05-0175.02	Tree Survey Report	0		30-Jun-22		02-Jul-22	05-0175	05-0175.03, 05-0124.01	1	♦ Tree Survey Report
05-0173.02	Site Clearance / Access Haul Road Works	110	02-Jul-22	22-Oct-22	02-Jul-22	22-Oct-22	05-0173.01, 05-0173.3, 05-0175, 05-0174.02	05-0177.02, 05-0173.03	0	Site Clearance / Access Haul Road Works
05-0175.03	Tree Survey Removal	110	02-Jul-22	22-Oct-22	03-Jul-22	23-Oct-22	05-0175.02	05-0177.01	1	Tree Survey Removal
05-0176	Ground Investigation - Additional Borehole (11nos) - 3 rigs	60	08-Jul-22	05-Sep-22	22-Aug-22	23-Oct-22	05-0174	05-0177.02, 05-0176.02	45	Ground Investigation - Additional Borehole (11nos) - 3 tigs
05-0176.02	Ground Investigation - Additional Borehole completion	0	1	05-Sep-22		23-Oct-22	05-0176	05-0177.01, 05-0198	45	♦ Ground Investigation - Additional Borehole completion
05-0173.03	Site Clearance / Perimeter Access Road completion	0	18.1 01.77	22-Oct-22	Alliah Riadu	22-Oct-22	05-0173.01, 05-0173.02	05-0177.01	0	♦ Site Clearance / Perimater Access Road completion
Landfill Site E	ormation and Groundwater Trench	323	24-Oct-22	28-Sep-23	24-Oct-22	22-May-25			568	
05-0177.01	Site Formation Start	0	24-Oct-22	20 000 20	24-Oct-22	ZZ may Zo	05-0176.02, 05-0175.03, 02-0000.37, 05-0173.03	05-0177.02	0	♦ Site Formation Start
05-0177.02	Excavation(soil)	185	25-Oct-22	11-May-23	25-Oct-22	11-May-23		, 05-0180, 05-0179, 05-0178, , 05-0184, 05-0236.01	0	Excavation(soil)
05-0179	Excavation(rock)	260	24-Dec-22	26-Sep-23	24-Dec-22	26-Sep-23	05-0177.02	05-0185, 05-0236.02, 05-0178	0	Excavation (rock)
05-0180	Drainage surface Run OFF Perimeter Channel	90	24-Dec-22	01-Apr-23	20-Jul-23	26-Oct-23	05-0177.02	05-0181, 05-0236.01	196	
05-0181	Drainage surface Run OFF Collection House	60	03-Apr-23	07-Jun-23	23-Jan-24	28-Mar-24	05-0180	05-0182, 05-0236.02, 05-0184	282	
05-0178	Slope cut with soil nail and sprayed concrete	135	11-May-23	26-Sep-23	12-May-23	26-Sep-23	05-0177.02, 05-0179	05-0183, 05-0236.01	0	Slope out with soil nail and sprayed concrete
05-0183	Toe Drain and Connection to Existing Drainage	100	07-Jun-23	17-Sep-23	12-Apr-24	25-Jul-24	05-0182, 05-0178	05-0183.02, 05-0236.02	293	
05-0182	Valley Drain	90	07-Jun-23	07-Sep-23	31-Mar-24	03-Jul-24	05-0181	05-0183, 05-0188, 05-0186, 05-0185	282	
05-0184	Install Earth Bund	60	07-Jun-23		31-Mar-24	02-Jun-24			282	The state of the s
05-0186	instali Intercell Bund	60	07-Jun-23		31-Mar-24	02-Jun-24	05-0184, 05-0182	05-0187, 05-0189, 05-0185	282	
05-0187	Install Pump Station	50	08-Aug-23		03-Jun-24	25-Jul-24	05-0186	05-0188	283	
05-0188	Install Leachate Force Main	50	10-Aug-23		03-Jun-24	25-Jul-24		05-0191, 05-0189, 05-0134, 83 05-0236.02, 05-0183.02	282	
05-0185	Install Landfill Gas Pipe on Earth Bund	50	10-Aug-23	28-Sep-23	04-Jun-24	23-Jul-24	05-0179, 05-0182, 05-0186		280	
05-0183.02	Site Formation and Groundwater trench completion	0		28-Sep-23		22-May-25	05-0183, 05-0188	05-0134	568	
Landfill Trial	Area	54	29-Sep-23	25-Nov-23	23-May-25	19-Jul-25			570	
05-0134	Trial Lining Works	37	29-Sep-23		23-May-25	02-Jul-25	02-0000.184, 05-0127.01, 05-018 05-0183.02	05-0135 18,	570	Trial Lining Works
05-0135	Protective Stone Laying	17	09-Nov-23	25-Nov-23	03-Jul-25	19-Jul-25	05-0134	05-0141	570	D Protective Stone Laying





 ● VEOLIA

	Date	IVEAISIOIT	Checked	Appi	
	22-Jun-22	GENERAL REVISION			
			_		
١					
		illa .			

Market M	Activity		OD	Early Start	Early Finish	Late Start	Late Finish	Predecessors	Successors	Total Float	JFMAMJJASONDJ	2023 F M A M J J A S	0 N D J F M	2024 A M J J A S 2 2 3 3 3 3	0 N D J F	2025 M A M J J A 3 3 4 4 4 4 4	SOND JF 4 4 4 4 4 5	M A M J J A S 5 5 5 5 5 5 5	0 N D J F M A
	andfill Liner Stages 1&	2 (Portion E3, B1 & E4)	120	28-Sep-23	02-Feb-24	18-Jul-25	23-Nov-25		LITE LIBER	627	Triefalalalalalalalalalal	in i		. 1			77-19 E.		
Section Sect	05-0189 Ready fo	or lining works	0		28-Sep-23		18-Jul-25	05-0186, 05-0188	05-0191	623		1	The state of the s						
No.	05-0191 Lining W	orks (120	29-Sep-23	02-Feb-24	19-Jul-25	22-Nov-25		05-0192	627				ning Works				Į.	
March Marc		re stone laying and Leachate Collection	60	01-Dec-23	02-Feb-24	21-Sep-25	23-Nov-25	05-0191, 04-0000.02	05-0193	627			中的	otective stone	laying and L	eachate Collec	tion Pipe);	
Section Sect	05-0193 Lining w	orks completed	0		02-Feb-24		23-Nov-25	05-0192	03-0043	627			i o Li	ning works co	mpleted				
Control Cont	EA 0-A (E4 & B1)		1326	25-Jan-22	22-Nov-25	25-Jan-22	23-Nov-25		BUILDING TO	0	V				-		-		
Second	dvanced Works		344	25-Jan-22	28-Jan-23	25-Jan-22	28-Jan-23			0	V	,		1					
Second Control Contr	05-0148 Possess	sion of Area O-A	0	25-Jan-22		25-Jan-22				0	♦ Possession of Area O-A								
Second Survey Surve	05-0173.5 Handov	er access	0	27-Feb-22		31-May-22		05-0148	05-0151.02	85	♦ Handover access							-	STATE OF
Section Sect			70	02-Jul-22	09-Sep-22	21-Nov-22	28-Jan-23	05-0148	05-0149.01	129	Initial Site	Survey / Topogra	aphic Survey	Condition Sur	vey		A F		
19-19-19-19-19-19-19-19-19-19-19-19-19-1	05-0151.02 Tree Su	rvey Report	0		30-Jul-22		26-Oct-22	05-0173.5	05-0151, 05-0150	85	♦ Tree Survey	Report						Ŷ.	
Second S			70	31-Jul-22		11-Nov-22	28-Jan-23	05-0148, 05-0151.02	05-0153.02, 05-0150.01	100	Ground	d Investigation - 🗛	dditional Bore	ole				1	
19-1915 Ton Removal 19-1915 Ton Removal 19-1915 19-191			169	01-Aug-22	28-Jan-23	01-Aug-22	28-Jan-23	05-0148	05-0153.02, 05-0153.01	0		Site Clearance	Access Hauf	Road Works			THE PERSON		
Fig. Field all Schwery Transpropries Carwary Company Com										79					mit and				
Second Processing Control Processing Control	05-0149.01 Initial S		0					05-0149	05-0153.01	129	♦ Initial Site	e Survey / Topogr	aphic Survey	Condition Su	vey completion	n	5-5-		
Control Cont	05-0150.01 Ground	Investigation - Additional Borehole	0		11-Oct-22		28-Jan-23	05-0150	05-0153.01	100	♦ Ground	d Investigation - A	dditional Borei	iole completic	n (14 nos)				
0.5-07531/2	andfill Site Formation	- Groundwater Trench	883	28-Jan-23	12-Aug-25	29-Jan-23	12-Aug-25			0	,	v	1						
Secretary Secr	05-0153.01 Site Fo	rmation Start	0	28-Jan-23		29-Jan-23		02-0000.37, 05-0149.01,	05-0153.02	0		Site Formation	Start	•					
Decision Decision Provincing existion River OFF Collection House OFF Collection H	05-0153.02 Excava	ation (soil)	320	30-Jan-23	29-Dec-23	30-Jan-23	29-Dec-23	05-0152, 02-0000.34		0				` '					
Scriptor	05-0154 Draina	ge surface Run OFF Perimeter Channel	90	30-Jan-23	04-May-23	30-Jan-23	04-May-23	05-0153.02	05-0155	0		177			The second second				
OS-0166 Valley Drain 180 06-Aug-23 08-Feb-24 06-Aug-23 08-Feb-24 06-Aug-23 08-Feb-24 06-Aug-23 08-Feb-24 08-Aug-24 08-Feb-24 08-Aug-25 08-0165 0	05-0155 Draina	ge surface Run OFF Collection House	90	05-May-23	05-Aug-23	05-May-23	05-Aug-23	05-0154	05-0156	0			Drainage surfa	ce Run OFF (11 10 8		
Society Soci	05-0157 Excav	ation (rock)	450	07-Jul-23	20-Oct-24	28-Apr-24	12-Aug-25	05-0153,02	05-0159.02	282					Exceva	on (rock)			
Concession Con	05-0156 Valley	Drain	180	06-Aug-23	08-Feb-24	06-Aug-23	08-Feb-24	05-0155	05-0159, 05-0158	0				•				1	
School S	05-0160 Install	Earth Bund	140	29-Dec-23	28-May-24	17-Oct-24	11-Mar-25	05-0153.02	05-0161	276						1			
Second S	05-0159 Toe D	rain	100	09-Feb-24	28-May-24	26-Nov-24	11-Mar-25	05-0156		276				Toe [rain				
05-0163 Install Interest Bund	05-0158 Slope	cut with soil nail and sprayed concrete	522	09-Feb-24	12-Aug-25	09-Feb-24	12-Aug-25	05-0153.02, 05-0156	05-0159.02	0							100	soil nail and s	rayad concrete
05-0164 Install Leachate Force Main 60 30-Jul-24 28-Sep-24 17-May-25 17-Jul-25 05-0163 05-0164 276 05-0162 Install Pump Station 60 30-Jul-24 28-Sep-24 17-May-25 17-Jul-25 05-0163 05-0164 276 05-0163 05-0164 276 05-0163 05-0164 05-0165 05-0163 05-0164 05-0165 05-0163 05-0164 05-0165 05-	05-0161 Install	Landfill Gas Pipe on Earth Bund	60	29-May-24	29-Jul-24	12-Mar-25	16-May-25	05-0160, 05-0159	05-0164, 05-0163	276					CONTRACTOR OF PARTIES	The state of the s	arth Bund	1	
05-0162 Install Pump Station	05-0163 Install	Intercell Bund	60	29-May-24	29-Jul-24	12-Mar-25	16-May-25	05-0161	05-0162	276					The second second second	all and the second			
05-0159.02 Site Formation and Groundwater trench completion (2nd stage) Landfill Liner Stage 1-3 (Portion E4, & B1) - 1st Stage 12-Aug-25 12	05-0164 Instali	Leachate Force Main	60	30-Jul-24	28-Sep-24	17-May-25	17-Jul-25	04-0000.02,	05-0165, 05-0159.02	276					nstall Le	achate Force I	Main		
Steel Formation and Groundwater trench commonwhite (2nd stage) Steel Formation and Groundwat	05-0162 Install	Pump Station	60	30-Jul-24	28-Sep-24	17-May-25	17-Jul-25	05-0163	05-0164	276					Instal Po	mp Station	11 = 1		
05-0165 Ready for lining works 0 28-Sep-24 17-Jul-25 05-0159, 05-0164 05-0167 276 05-0167 Lining Works 120 30-Sep-24 04-Feb-25 18-Jul-25 22-Nov-25 02-0000.184, 05-0165 05-0168 280 05-0168 Protective stone laying and Leachate Collection 60 30-Nov-24 04-Feb-25 21-Sep-25 23-Nov-25 05-0169 280 Protective stone laying and Leachate Collection Pipe Protective stone laying and Leachate Collection Pipe 105-0169 Lining works completed 0 0 04-Feb-25 22-Nov-25 05-0168 01-0181, 03-0035, 03-0043 280 Landfill Liner Stage 1-3 (Portion E4, & B1) - 2nd Stage 70 10-Sep-25 22-Nov-25 10-Sep-25 05-0159.02 05-1815 0 0 05-1815 Lining Works 0 11-Sep-25 22-Nov-25 11-Sep-25 22-Nov-25 05-1815 0 0 05-1815 Lining Works 11-Sep-25 22-Nov-25 11-Sep-25 22-Nov-25 05-1815 05-1816 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	05-0159.02 SIte F	ormation and Groundwater trench						05-0159, 05-0157,									Site Format	on and Groundy	ater trench com
05-0165 Ready for lining works 0 28-Sep-24 17-Jul-25 05-0159, 05-0164 05-0167 276 05-0167 Lining Works 120 30-Sep-24 04-Feb-25 18-Jul-25 22-Nov-25 02-0000.184, 05-0165 05-0168 280 05-0168 Protective stone laying and Leachate Collection 60 30-Nov-24 04-Feb-25 21-Sep-25 23-Nov-25 05-0169 280 Protective stone laying and Leachate Collection Pipe Protective stone laying and Leachate Collection Pipe 105-0169 Lining works completed 0 0 04-Feb-25 22-Nov-25 05-0168 01-0181, 03-0035, 03-0043 280 Landfill Liner Stage 1-3 (Portion E4, & B1) - 2nd Stage 70 10-Sep-25 22-Nov-25 10-Sep-25 05-0159.02 05-1815 0 0 05-1815 Lining Works 0 11-Sep-25 22-Nov-25 11-Sep-25 22-Nov-25 05-1815 0 0 05-1815 Lining Works 11-Sep-25 22-Nov-25 11-Sep-25 22-Nov-25 05-1815 05-1816 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	Landfill Liner Stage 1-	3 (Portion E4, & B1) - 1st Stage	121	28-Sep-24	04-Feb-25	17-Jul-25	23-Nov-25			280					V	7			
05-0167								05-0159. 05-0164	05-0167						· Ready for	lining works			
05-0168 Protective stone laying and Leachate Collection Pipe 05-0169 Lining works completed 0 0 04-Feb-25 23-Nov-25 05-0168 01-0181, 03-0035, 03-0043 280 Landfill Liner Stage 1-3 (Portion E4, & B1) - 2nd Stage 70 10-Sep-25 22-Nov-25 10-Sep-25 23-Nov-25 05-015814 Ready for lining works 0 10-Sep-25 10-Sep-25 05-0159.02 05-1815 0 00-1816 05-1815 Lining Works 70 11-Sep-25 22-Nov-25 11-Sep-25 22-Nov-25 05-1814 05-1817 0 00-1817 Protective stone laying and Leachate Collection 30 22-Oct-25 23-Nov-25 05-1815 05-1816 0 0-1816 00-1816				30-Sen-24		18-Jul-25					- 1						100	4	
Landfill Liner Stage 1-3 (Portion E4, & B1) - 2nd Stage 70 10-Sep-25 22-Nov-25 10-Sep-25 23-Nov-25 05-0159.02 05-1814 Ready for lining works 0 10-Sep-25 11-Sep-25 05-0159.02 05-1815 0 10-Sep-25 11-Sep-25 22-Nov-25 05-1814 05-1817 0 10-Sep-25 11-Sep-25 22-Nov-25 05-1815 05-1817 Protective stone laying and Leachate Collection 30 22-Oct-25 22-Nov-25 05-1815 05-1816 0 10-Sep-25 05-01815 05-1816 0 10-Sep-25 05-01815 05	05-0168 Prote										- 2				Ť	Protective st	one laying and	Leachate Colle	tion Pipe
Landfill Liner Stage 1-3 (Portion E4, & B1) - 2nd Stage 70 10-Sep-25 22-Nov-25 10-Sep-25 23-Nov-25 05-0159.02 05-1814 Ready for lining works 0 10-Sep-25 11-Sep-25 05-0159.02 05-1815 0 11-Sep-25 11-Sep-25 22-Nov-25 05-1814 05-1817 0 11-Sep-25 22-Nov-25 05-1815 05-1817 Protective stone laying and Leachate Collection 30 22-Oct-25 22-Nov-25 05-1815 05-1816 0 Pipe	05-0169 Lining	works completed	0		04-Feb-25		23-Nov-25	05-0168	01-0181. 03-0035. 03-0043	280					- 1	Lining works	completed	V.	17 17 211
05-1814 Ready for lining works 0 10-Sep-25 10-Sep-25 05-0159.02 05-1815 0 0 05-1815 Uning Works 70 11-Sep-25 22-Nov-25 11-Sep-25 22-Nov-25 05-1814 05-1817 0 0 05-1817 Protective stone laying and Leachate Collection 30 22-Oct-25 22-Nov-25 23-Nov-25 05-1815 05-1816 0 Pripe				10-Sep-25					1 - 1 - 1 - 1 - 1 - 1 - 1 - 1 - 1 - 1 -								v v		u pra 🖅
05-1815 Lining Works 70 11-Sep-25 22-Nov-25 11-Sep-25 22-Nov-25 05-1814 05-1817 0 05-1817 Protective stone laying and Leachate Collection 30 22-Oct-25 22-Nov-25 05-1815 05-1816 0 Pipe				10 Oop-20				05-0159 02	05-1815								Ready fo	r lining works	
05-1817 Protective stone laying and Leachate Collection 30 22-Oct-25 22-Nov-25 23-Nov-25 05-1815 05-1816 0 Pipe			_	11-Son 25						_							100	-	
05-1816 Lining works completed 0 22-Nov-25 23-Nov-25 05-1817 01-0024, 03-0043 0	05-1817 Prote																CO Pro	tective stone layi	ng and Leachate
	05-1816 Lining	works completed	0		22-Nov-25		23-Nov-25	05-1817	01-0024, 03-0043	0			5 50 1			A	◇ Lin	ing works comple	ted






 ○ V€OLIA

Date	Revision	Checked	Аррг
22-Jun-22	GENERAL REVISION		

	Activity Name	OD	Early Start	Early Finish	Late Start	Late Finish	Predecessors	Successors	Float	1234587891111111111222222	2 2 2 2 3 3 3 3	3 3 3 3 3 3 3	M J J A S O	4 4 4 5 5	5 5 5 5 5 5 5	5 6 6 6 6 6 6	6
rea 0-D (Portion E1	& B2)/ Access Road)	812	26-Jul-23	23-Nov-25	26-Jul-23	23-Nov-25			0	Δ-				4			
Advanced Works		76	26-Jul-23	12-Oct-23	26-Jul-23	13-Oct-23			1	V—V					8.7		
	nitial Site Survey / Topographic Survey / Condition Survey	30	26-Jul-23	24-Aug-23	26-Jul-23	24-Aug-23	05-0221.01	05-0223, 05-0221.03, 05-0223	0	☐ Initial Site	Survey / Topograph	ic Survey / Con	dition Survey		1		
05-0221.01 F	Possession of Area O-D	0	26-Jul-23		26-Jul-23		01-0018, 01-0014	05-0222.02, 05-0221.02	0	◇ Possession	Area O-D		113	2 May 1	100	* *	
	nitial Site Survey / Topographic Survey / Condition Survey completion	0		24-Aug-23		13-Oct-23	05-0221.02	05-0224	47	◇ Initial Site	Survey / Topograph	ic Survey / Con	dition Survey or	ompletion			
05-0222.02	Tree Survey Report	0		24-Aug-23		09-Sep-23	05-0221.01	05-0222.03, 05-0222	16		ey Report	viu e					
	Site Clearance / Perimeter Access Road	46	25-Aug-23	12-Oct-23	25-Aug-23	12-Oct-23	05-0221.02, 05-0221.02	05-1687, 05-1687	0	Site C	earance / Perimeter	Access Road			rive Vie		
05-0222	Free Removal	30	25-Aug-23	23-Sep-23	14-Sep-23	13-Oct-23	05-0222.02	05-0224.02	17	Tree Ri	moval		1.5				
	Free Removal completion	0		23-Sep-23	.,, 55, 25	12-Oct-23	05-0222.02	05-1687	16	◇ Tree R	moval completion				100		
05-1687	Site Clearance / Perimeter Access Road	0		12-Oct-23		12-Oct-23		05-0224	0	◇ Site C	earance / Perimete	r Access Road	completion		1		
Landfill Site Form	ation and Groundwater Trench	672	13-Oct-23	17-Sep-25	14-Oct-23	17-Sep-25			0		+						
	Site Formation Start	0	13-Oct-23	000 20	14-Oct-23	oop zo	05-1687, 05-0221.03	05-0224 02	0	♦ Site F	ormation Start						
	Excavation (soil)	132	14-Oct-23	01-Mar-24	14-Oct-23	01-Mar-24		05-0227, 05-0226, 05-0225	0		Excavation (so	10	10				
05-0225	Install Earth Bund and Pump Station	150	01-Mar-24	06-Aug-24	02-Mar-24	06-Aug-24	05-0224.02	05-0228	0	- INC.	ln in	stall Earth Bund	and Pump Sta	tion	lo.	2 3 1	
	Excavation (rock)	258	01-Mar-24	25-Nov-24	02-Mar-24	25-Nov-24	05-0224.02	05-0229	0			Excavat	1000000			=14	
	Drainage surface Run OFF Perimeter Channel	150	02-Mar-24	25-NOV-24 06-Aug-24	02-Mar-24	25-NOV-24 06-Aug-24	05-0224.02	05-0228	0				Run OFF Perin	neter Channe			
	Install Landfill Gas Pipe on Earth Bund	191	02-Mai-24 07-Aug-24	22-Feb-25	07-Aug-24	22-Feb-25	05-0225, 05-0226	05-0229	0				stall Landfil Ga	The second second			
	Drainage surface Run OFF Collection House	83	26-Nov-24	22-Feb-25 22-Feb-25	26-Nov-24	22-Feb-25 22-Feb-25	05-0228, 05-0227	05-0231, 05-0230	0				rainage surface	100		wife i	
	Valley Drain	90	23-Feb-25	30-May-25	24-Feb-25	30-May-25	05-0229	05-0231, 00-0230	0				Valley Dr.		3.0000111100	874	
			A A A R T A A A A A A A A A A A A A A A		191105 300		STREET, ST.	4 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7			-				hate Forceriain	-+-	_
	Install Perimeter Leachate Forcemain	90	24-Feb-25	30-May-25	24-Feb-25	30-May-25		05-0232.02, 05-0232, 05-0232	0						nate i dicanan		
05-0232	Toe Drain	108	30-May-25	17-Sep-25	01-Jun-25	17-Sep-25	05-0231, 05-0230, 05-0230	05-0232.02	0					Toe Drain			
	Site Formation and Groundwater trench completion	0		17-Sep-25		17-Sep-25	05-0232, 05-0230	05-0232.03	0				0.3	Site Formatio	n and Groundw	ster trench comp	pletic
Landfill Liner Sta	ge 1&2 (Portion E1 & B2)	63	17-Sep-25	23-Nov-25	17-Sep-25	23-Nov-25			0		a		C.	~		- i i	
	Ready for lining works	0		17-Sep-25		17-Sep-25	05-0232.02	05-0232.04	0					Ready for in	1.5		
	Lining Works	42	18-Sep-25	01-Nov-25	18-Sep-25	01-Nov-25	05-0232.03	05-0232.05, 05-0232.05	0					Lining Wo			
05-0232.05	Protective stone laying and Leachate Collection Pipe	21	01-Nov-25	23-Nov-25	01-Nov-25	23-Nov-25	05-0232.04, 05-0232.04	05-0232.06	0					□ Protect	ive stone laying	and Leachate Co	ollec
05-0232.06	Lining works completed	0		23-Nov-25		23-Nov-25	05-0232.05	01-0181, 01-0024, 01-0024, 01-0181, 03-0043	0					◆ Lining v	vorks completed		
AREA 0-C (Portion	E1,B1 & E4)	1087	07-Oct-22	22-Nov-25	26-Jul-23	23-Nov-25			0	· ·				₹.			
Advanced Works		420	07-Oct-22	21-Dec-23	26-Jul-23	21-Dec-23			0	V							
05-0198.02	Ground Investigation - Additional Borehole Ground Investigation - Additional Borehole	60 0	07-Oct-22	05-Dec-22 05-Dec-22	22-Oct-23	21-Dec-23 21-Dec-23		05-0201.02, 05-0198.02 05-0201.01	360 360		AMERICAN STATES	letion (6 nos)					
	completion (6 nos)																
05-0197.01	Possession of Area O-C	0	26-Jul-23		26-Jul-23		01-0014	05-0197.02	0		n of Area O-C		· .		1		
05-0200	Site Clearance / Perimeter Access Road	144	27-Jul-23	21-Dec-23	27-Jul-23	21-Dec-23		05-0204, 05-0200.02	0		Site Clearance / P						
05-0197.02	Initial Site Survey / Topographic Survey / Condition Survey	69	27-Jul-23	06-Oct-23	27-Jul-23	06-Oct-23	05-0197.01	05-0200, 05-0197.03	0		Site Survey / Topo		8				
05-0197.03	Initial Site Survey / Topographic Survey / Condition Survey completion	0		06-Oct-23		06-Oct-23	05-0197.02	05-0199.02	0		Site Survey / Topo	graphic Survey	/ Condition Sur	vey complet	on		
05-0199.02	Tree Survey Report	0		06-Oct-23		06-Oct-23	05-0197.03	05-0199	0		Survey Report		The state of the s		Įi.		
05-0199	Tree Removal	75	07-Oct-23	21-Dec-23	07-Oct-23	21-Dec-23	05-0199.02	05-0201.02, 05-0199.03	0		Tree Removal						
05-0199.03	Tree Removal completion	0		21-Dec-23		21-Dec-23	05-0199	05-0201.01	0	212	Tree Removal cor	and the same of th		WY TO			
05-0200.02	Site Clearance / Perimeter Access Road completion	0		21-Dec-23		21-Dec-23	05-0200	05-0201.01	0		Sitt Clearance / P	erimeter Acces	s Road complet	ion			
Landfill Site For	mation and Groundwater Trench	602	21-Dec-23	15-Sep-25	22-Dec-23	15-Sep-25	of the last of the		0				V				
05-0201.01	Site Formation Start	0	21-Dec-23		22-Dec-23		05-0199.03, 05-0198.02, 02-0000.37, 05-0200.02	05-0201.02	0		Site Formation Sta	nt e					



	Remaining Level of Effor
	Remaining Work
	Critical Remaining Work
\Diamond	Milestone

22-Jun-22 GENERAL REVISION	- 1		Date	Revision	Спескеа	Appr
OVECUIA			22-Jun-22	GENERAL REVISION		
		 ○ VEOLIA				

	Activity Name	OD	Early Start	Early Finish	Late Start	Late Finish	Predecessors	Succesors	Total Float	Z0Z2 J F M A M J J A S O N D J F M A M J J A S O N D J 1 2 3 4 5 6 7 8 9 1 1 1 1 1 1 1 1 1 1 1 2 2 2 2 2 2 2	2024 M A M J J A S 2 2 2 3 3 3 3	2025 O N D J F M A M J J 3 3 3 3 3 3 4 4 4 4	A SOND JIF	2026 M A M J J A S O N D . 5 5 5 5 5 5 5 5 5 6 6	J F M A M J 3 6 6 6 6 6 6
05-0201.02	Excavation (soil)	93	22-Dec-23	02-Apr-24	22-Dec-23	02-Apr-24	05-0198, 05-0199, 02-0000.29, 02-0000.34, 05-0201.01	05-0204, 05-0203, 05-0202	0		Excavation (
05-0203	Drainage surface Run OFF Perimeter Channel	93	22-Dec-23	02-Apr-24	22-Dec-23	02-Apr-24	05-0201.02	05-0205, 05-0206	0		Drainage au	rface Fun C FF Perime	ter Channel		
05-0205	Drainage surface Run OFF Collection House	119	02-Apr-24	04-Aug-24	02-Apr-24	04-Aug-24	05-0203	05-0207	0	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	i br	ainage surface Run Of	F Collection House	9	
05-0206	Valley Drain	119	02-Apr-24	04-Aug-24	02-Apr-24	04-Aug-24	05-0203	05-0207	0		Va	illey Drain			
05-0202	Slope cut with soil nail and sprayed concrete	414	02-Apr-24	11-Jun-25	02-Apr-24	11-Jun-25	05-0201.02	05-0204	0	1867-17				nail and sprayed concret	e
05-0204	Excavation (rock)	413	05-Apr-24	11-Jun-25	05-Apr-24	11-Jun-25	05-0201.02, 05-0200, 05-0202	05-0213, 05-0208	0				Excavation (rock)		
05-0207	Toe Drain	145	04-Aug-24	02-Jan-25	04-Aug-24	02-Jan-25	05-0205, 05-0206	05-0213, 05-0208	0	13.8		Toe Drain		R. 123	
05-0208	Install Earth bund	150	02-Jan-25	11-Jun-25	02-Jan-25	11-Jun-25	05-0204, 05-0207	05-0210, 05-0209	0	1001			Install Earth bund	16.024	
05-0209	Install Landfill Gas Pipe on Earth Bund	150	03-Jan-25	11-Jun-25	03-Jan-25	11-Jun-25	05-0208	05-0212	0		1 1		Install Landfill Gas	Pipe on Earth Bund	
05-0211	Install Pump Station	95	11-Jun-25	15-Sep-25	12-Jun-25	15-Sep-25	05-0210	05-0212, 05-0207.02	0				Install Pum	Station	
05-0210	Install Intercell Bund	95	11-Jun-25	15-Sep-25	12-Jun-25	15-Sep-25	05-0208	05-0211, 05-0207.02	0	N. 53 I			Install Inter	cell Bund	
05-0212	Install Leachate Force Main	95	12-Jun-25	15-Sep-25	12-Jun-25	15-Sep-25	05-0211, 05-0209, 04-0000.02, 02-0000.183	05-0217, 05-0213, 05-0207.02	0				Install Lead	hate Force Man	3
05-0207.02	Site Formation and Groundwater trench completion	0		15-Sep-25		15-Sep-25	05-0212, 05-0211, 05-0210	05-0213	0				Site Forma	tion and Groundwater tr	ench completi
Landfill Liner Sta	ge 1&2 (Portion E1, B1 & E4)	65	15-Sep-25	22-Nov-25	15-Sep-25	23-Nov-25			0				v v	La Contraction	
	Ready for lining works	0		15-Sep-25		15-Sep-25	05-0204, 05-0207, 05-0212, 05-0207.02	05-0215	0				 Ready for 	ning works	
05-0215	Lining Works	65	16-Sep-25	22-Nov-25	16-Sep-25	22-Nov-25	02-0000.184, 05-0213	05-0216	0				Lining	Works	
05-0216	Protective stone laying and Leachate Collection	34	19-Oct-25	22-Nov-25	19-Oct-25	23-Nov-25	05-0215	05-0217	0				Prote	ctive stone laying and Le	achete Colle
05-0217	Lining works completed	0		22-Nov-25		23-Nov-25	05-0216, 05-0212	01-0024, 01-0181, 03-0035, 03-0043	0				◆ Linin	works completed	
Geotechnical Reta	ining Structure & Access Road	723	26-Oct-23	22-Nov-25	27-Oct-23	23-Nov-25		1 - 1 - 2 - 1 - 1 - 1 - 1 - 1 - 1 - 1 -	0				- V		
West Wall	ining outdotted a rioccia riocci	723	26-Oct-23	22-Nov-25	27-Oct-23	23-Nov-25		Name and Address of the Owner, where the Owner, which is the Owner, where the Owner, which is the Ow	0	- ·			- V	1/2 1.4	
05-0236.01	West Wall Start Construction	120	26-Oct-23	22-1404-23	27-Oct-23	25-1404-25	05-0177.02, 05-0178	05 0036 00	0	◆ West	Wall Start Consta	uction			
05-0236.01	West Wall Start Construction	U	20-001-23		21-001-23		05-0180	, 03-0230.02	U		\$10000000000000000000000000000000000000		E-1	35-4	
05-0236.02	West Wall - Chainage 0+000 - 0+100	257	28-Oct-23	25-Jul-24	28-Oct-23	25-Jul-24	05-0236.01, 05-0181 05-0188, 05-0183, 05-0179	, 05-0237	0		, v	est Wall - Chainage 0+	-000 - 0+ 100		
05-0237	West Wall - Chainage 0+100 - 0+200	250	26-Jul-24	11-Apr-25	26-Jul-24	11-Apr-25	05-0236.02, 05-0131	05-0238	0				st Wali - Chainage	The second secon	
05-0238	West Wall - Chainage 0+200 - 0+270	215		22-Nov-25	12-Apr-25	22-Nov-25		05-0238.02	0		10		Wes	Wall - Chainage 0+200	i 0+270
05-0238.02	West Wall Completion	0		22-Nov-25			05-0238	01-0006, 03-0035, 03-0043	0			AND SE	◆ Wes	Wall Completion	
EAST Wall		564	13-Apr-24	22-Nov-25	14-Apr-24	23-Nov-25			0		V		V .		1
05-0233.01	East Wall Start Construction	0	13-Apr-24		14-Apr-24		05-0153.02	05-0233.02	0	G-LT	♦ East Wall	Start Construction		0.350	
05-0233.02	East Wall - Chainage 0+50 - 0+150	200		07-Nov-24	15-Apr-24	07-Nov-24		05-0234	0			East Wall - Chai	inage 0+50 - 0+15		18
05-0234	East Wall - Chainage 0+150 - 0+300	250		29-Jul-25	08-Nov-24	29-Jul-25		05-0235	0		W.		East Wall C	ainage 0+150 -0+300	
05-0235	East Wall - Chainage 0+300 - 0+415	113		22-Nov-25	30-Jul-25	22-Nov-25		05-0235.02	0				The second secon	Wall - Chainage 0+300	-0+415
05-0235.02	East Wall Completion	0	30 041 20	22-Nov-25	- 5 GOI MO	23-Nov-25		01-0006, 03-0035, 03-0043	0				◆ East	Wall Completion	
Landscape Works		548	25-Apr-24	18-Nov-25	20-May-24	22-Nov-25		1	4	1000	V		V.	17 ¹⁴ , 33	
05-0262	Establishment of Screen Planting	220		08-Dec-24	20-May-24	03-Jan-25		05-0252	22	6557		Establishmen	t of Screen Plantin	9	10-1
05-0242	Hard Landscaping	220		28-Jul-25	12-Dec-24	01-Aug-25		05-0243	4	1888			Hard Landsc	ping	# 10
05-0252	Screen Planting	220		30-Jul-25	03-Jan-25	22-Aug-25		03-0039	22		No.	P P P	Screen Plant	1000	1
								03-0043	4					Landscaping	
05-0243	Soft Landscaping	110	29-Jul-25	18-Nov-25	02-Aug-25	22-Nov-25	05-0242	03-0043	4						1






 ○ VEOLIA	Date	Revision	Checked	Appr
	22-Jun-22	GENERAL REVISION		
				_
	1			

Appendix B

NENTX Project Organisation Chart



Notes:

EPD - Environmental Protection Department

Arup – Ove Arup & Partners Limited

Veolia - Veolia Environmental Services Hong Kong Limited

Meinhardt - Meinhardt Infrastructure And Environment Limited

Aurecon - Aurecon Hong Kong Limited



Appendix C

Impact Monitoring Schedule for NENT Landfill Extension (December 2022)

		1	12-2022			
Sun	Mon	Tue	Wed	Thur	Fri	Sat
				1	2	3
4	Air quality monitoring at AM1, AM2 and AM3 Surface water quality monitoring at WM1 and WM2	Noise monitoring at NM1a and NM2a	7	8	9	Air quality monitoring at AM1, AM2 and AM3
11	12	13	14	15	Air quality monitoring at AM1, AM2 and AM3 Noise monitoring at NM1a and NM2a	17
18	19	20	21	Air quality monitoring at AM1, AM2 and AM3 Noise monitoring at NM1a and NM2a	23	24
25	26	27	Air quality monitoring at AM1, AM2 and AM3 Noise monitoring at NM1a and NM2a		30	31

Remark:

- 1. Air quality monitoring includes 1-hour TSP and 24-hour TSP monitoring at AM1, AM2 and AM3 (Ref.: Table 3.1 of the approved EM&A Manual).
- 2. Noise monitoring includes 30-minute construction noise monitoring at NM1a and NM2a (Ref.: Table 4.1 of the approved EM&A Manual).
- 3. Surface water quality monitoring includes in-situ measurement and water sampling for laboratory analysis at WM1 and WM2 (Ref.: Table 5.5 and Section 5.5.6 of the approved EM&A Manual).

Impact Monitoring Schedule for NENT Landfill Extension (January 2023)

			1-2023			
Sun	Mon	Tue	Wed	Thur	Fri	Sat
1	2	Air quality monitoring at AM1, AM2 and AM3 Noise monitoring at NM1a and NM2a	4	5	6	7
8	Air quality monitoring at AM1, AM2 and AM3 Noise monitoring at NM1a and NM2a Surface water quality monitoring at WM1 and WM2				13	Air quality monitoring at AM1, AM2 and AM3
15	16	17	18	19	Air quality monitoring at AM1, AM2 and AM3 Noise monitoring at NM1a and NM2a	21
22	23		25	Air quality monitoring at AM1, AM2 and AM3 Noise monitoring at NM1a and NM2a	27	28
29	30	31	Air quality monitoring at AM1, AM2 and AM3 Noise monitoring at NM1a and NM2a			

Remark

- 1. The schedule is tentative only and would be subject to changes due to unforeseen circumstances.
- 2. Air quality monitoring includes 1-hour TSP and 24-hour TSP monitoring at AM1, AM2 and AM3 (Ref.: Table 3.1 of the approved EM&A Manual).
- 3. Noise monitoring includes 30-minute construction noise monitoring at NM1a and NM2a (Ref.: Table 4.1 of the approved EM&A Manual).
- 4. Surface water quality monitoring includes in-situ measurement and water sampling for laboratory analysis at WM1 and WM2 (Ref.: Table 5.5 and Section 5.5.6 of the approved EM&A Manual).

Appendix D



CALIBRATION CERTIFICATE

Certificate Information

Date of Issue 11-Feb-2022

Certificate Number | MLCN220284S

Customer Information

Company Name

Address

Acuity Sustainability Consulting Limited

Unit E, 12/F., Ford Glory Plaza, Nos. 37-39 Wing Hong Street,

Cheung Sha Wan, Kowloon, HK

Equipment-under-Test (EUT)

Description

Sound Level Calibrator

Manufacturer Model Number Rion NC-74

EUT

Serial Number

34504770

Equipment Number

Calibration Particular

Date of Calibration

11-Feb-2022

Calibration Equipment

4231(MLTE008) / AV200063 / 23-Jun-23

1357(MLTE190) / MLEC21/05/02 / 26-May-22

Calibration Procedure

MLCG00, MLCG15

Calibration Conditions

Laboratory Temperature

23 °C ± 5 °C

Relative Humidity

 $55\% \pm 25\%$

Stabilizing Time

Over 3 hours

Warm-up Time

Not applicable

Power Supply

Internal battery

Calibration Results

Calibration data were detailed in the continuation pages.

Calibration result was within EUT specification.

Approved By & Date

K.O. Lo

11-Feb-2022

Statements

- Calibration equipment used for this calibration are traceable to national / international standards
- The results on this Calibration Certificate only relate to the values measured at the time of the calibration and the uncertainties quoted will not include allowance for the EUT long term drift, variation with environmental changes, vibration and shock during transportation, overloading, mishandling, misuse, and the capacity of any other laboratory to repeat the measurement.
- MaxLab Calibration Centre Limited shall not be liable for any loss or damage resulting from the use of the EUT.
- The copy of this Certificate is owned by MaxLab Calibration Centre Limited. No part of this Certificate may be reproduced without the prior written approval of MaxLab Calibration Centre Limited.

Page 1 of 2



Certificate No. MLCN220284S

Calibration Data				ALCOHOL: STATE OF
EUT Setting	Standard Reading	EUT Error from Setting	Calibration Uncertainty	EUT Specification
94 dB	94.0 dB	0.0 dB	0.20 dB	± 0.3 dB

- END -

Calibrated By:

Dan

Checked By:

K.O. Lo 11-Feb-22

Date:

11-Feb-22

Date:

Page 2 of 2



輝創工程有限公司

Sun Creation Engineering Limited

Calibration & Testing Laboratory

Certificate of Calibration 校正證書

Certificate No.: C216243

證書編號

ITEM TESTED / 送檢項目 (Job No. / 序引編號: IC21-2101)

Date of Receipt / 收件日期: 12 October 2021

Description / 儀器名稱

Mini Anemometer

Manufacturer / 製造商

RS PRO

Model No. / 型號

RS-90

Serial No. / 編號

210722168

Supplied By / 委託者

Acuity Sustainability Consulting Limited

Room C 11/F, Ford Glory Plaza, No. 37-39 Wing Hong Street,

Cheung Sha Wan, Kowloon

TEST CONDITIONS / 測試條件

Temperature / 溫度

 $(23 \pm 2)^{\circ}$ C

Relative Humidity / 相對濕度:

 $(50 \pm 25)\%$

Line Voltage / 電壓 :

TEST SPECIFICATIONS / 測試規範

Calibration check

DATE OF TEST / 測試日期

25 October 2021

TEST RESULTS / 測試結果

The results apply to the particular unit-under-test only.

The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via:

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- Agilent Technologies / Keysight Technologies
- Testo Industrial Services GmbH, Germany
- Rohde & Schwarz Laboratory, Germany
- Fluke Everett Service Center, USA

Tested By

測試

CK Lo

Assistant Engineer

Certified By

核證

Engineer

Date of Issue

26 October 2021

簽發日期

The test equipment used for calibration is traceable to the National Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。



輝創工程有限公司

Sun Creation Engineering Limited

Calibration & Testing Laboratory

Certificate of Calibration 校正證書

證書編號

C216243

Certificate No.:

The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours before the commencement of the test.

2. Test equipment:

Equipment ID	Description	Certificate No.
CL018	Portable Calibrator	C204749
CL041 & CL041B	Digital Thermometer	C212654
CL042 & CL042B	Digital Thermometer	C212655
CL292	Recorder	C214057
CL330	Environmental Chamber	C205909
CL386	Multi-function Measuring Instrument	S16494

Test procedure: MA006 & MA130N.

Results: 4.

Air Velocity 4.1

Applied	UUT	Measured Correction						
Value	Reading	Value	Measurement Unc	ertainty				
(m/s)	(m/s)	(m/s)	Expanded Uncertainty (m/s)	Coverage Factor				
2.01	1.70	+0.31	0.15	2.0				
4.00	3.75	+0.25	0.20	2.0				
6.01	5.81	+0.20	0.25	2.0				
8.00	7.74	+0.26	0.29	2.0				
10.01	9.84	+0.17	0.34	2.0				

The results presented are the mean of 10 measurements at each calibration point.

Temperature

Applied	UUT		Measured Correction	
Value	Reading	Value	Measurement Unc	ertainty
(°C)	(°C)	(°C)	Expanded Uncertainty (°C)	Coverage Factor
25.0	24.8	+0.2	0.5	2.0

The results presented are the mean of 3 measurements at each calibration point.

Remarks: - The Measured Corrections are defined as: Value = Applied Value - UUT Reading

- The expanded uncertainties are for a level of confidence of 95 %.

Note:

Only the original copy or the laboratory's certified true copy is valid.

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration is traceable to the National Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。







Tel : (852) 2698 6833

Sibata LD-5R K-Factor Verification Test by Total Suspended Particulates HVS Test Report

Verification Test Date:

3-Dec-22

to 4-Dec-22

Next Verification Test Date:

2-Dec-23

Unit-under-Test- Model No.:

Sibata LD-5R

Unit-under-Test Serial No.:

882106

Our Report Refrence No.:

RPT-22-HVS-0027

Calibration Location:

AM2, Located near the Leachate Treatment Works within the NENT Landfill

Standard Equip	oment Information	1	
Verification Equipment Type		Tisch TSP HVS	Tisch HVS Calibrator
Standard Equipment Model No.		TE-5170X	TE-5025A
Equipment serial no.	MFC	1106	3465
Last Calibration Date		1-Dec-22	28-Jun-22
Next Calibration Date		31-Jan-23	27-Jun-23

Verification	Date		Time		K-Factor	Counts/ Minute (R)	Total Counts	TSP Sample	Dust Concentration (ug/m3), (C)
Test No.		Start-time	End-time	Elapsed Time (in min)	K-Factor (K=C/R)	x-axis	(TC)	ID No.	y axis
1	3/12/2022	194.73	198.08	201.00	0.00123	50	9983	R222043/1	61
2	3/12/2022	198.08	201.27	191.40	0.00092	37	7146	R222043/2	34
3	3/12/2022	201.27	204.35	184.80	0.00103	48	8870	R222043/3	49
4	4/12/2022	252.37	255.36	179.40	0.00108	62	11183	R222044/1	67
5	4/12/2022	255.38	258.38	180.00	0.00110	57	10260	R222044/2	62
6	4/12/2022	258.38	261.38	180.00	0.00108	65	11760	R222044/3	70
					0.00107				

K-Factor to be inputted in LD-5R (corrected 1 decimal point):

1.1

By Linear Regression of y on x:

slope, mh= 1.2417

intercept,ch= -8.6314

*Correlation Coefficient,R=

0.9513


Verification Test Result: Strong Correlation, Results were accepted.

 \ast If the Correlation Coefficient, R is <0.5. Checking and Re-verification are required.

Verified By:

T 1 1 1 1 1 1 1

Date: 05-12-2022













Sibata LD-5R K-Factor Verification Test by Total Suspended Particulates HVS Test Report

Verification Test Date:

3-Dec-22

4-Dec-22 to

Next Verification Test Date:

2-Dec-23

Unit-under-Test- Model No.

Sibata LD-5R

Unit-under-Test Serial No.

882110

Our Report Refrence No.

RPT-22-HVS-0025

Calibration Location:

AM2, Located near the Leachate Treatment Works within the NENT Landfill

Standard Equipment Information						
Verification Equipment Type		Tisch TSP HVS	Tisch HVS Calibrator			
Standard Equipment Model No.	ł	TE-5170X	TE-5025A			
Equipment serial no.	MFC	1106	3465			
Last Calibration Date		1-Dec-22	28-Jun-22			
Next Calibration Date		31-Jan-23	27-Jun-23			

Verification Test No. Date	Date	Time		K-Factor	Counts/ Minute (R)	Total Counts	TSP Sample	Dust Concentration (ug/m3), (C)	
		Start-time	End-time	Elapsed Time (in min)	K-Factor (K=C/R)	x-axis	(TC)	ID No.	y axis
1	3/12/2022	194.73	198.08	201.00	0.00101	61	12194	R222043/1	61
2	3/12/2022	198.08	201.27	191.40	0.00089	38	7337	R222043/2	34
3	3/12/2022	201.27	204.35	184.80	0.00108	46	8439	R222043/3	49
4	4/12/2022	252.37	255.36	179.40	0.00110	61	11003	R222044/1	67
5	4/12/2022	255.38	258.38	180.00	0.00112	56	10080	R222044/2	62
6	4/12/2022	258.38	261.38	180.00	0.00104	68	12180	R222044/3	70
					0.00104				

K-Factor to be inputted in LD-5R (corrected 1 decimal point):

1.0

By Linear Regression of y on x:

slope, mh=

1.1984

intercept,ch=

-8.3267

*Correlation Coefficient,R=


0.9700

Verification Test Result: Strong Correlation, Results were accepted.

* If the Correlation Coefficient, R is <0.5. Checking and Re-verification are required.

Verified By:

Date: _ 05-12-2022







Website www acuityth co

Unit E, 12/F, Ford Glory Plaza
Not. 37-39 Wing Hong Street,
Cheung Sha Wan, Kowloon

Tel.: (852) 2698 6833

Sibata LD-5R K-Factor Verification Test by Total Suspended Particulates HVS Test Report

Verification Test Date:

3-Dec-22

to 4-Dec-22

Next Verification Test Date:

2-Dec-23

Unit-under-Test- Model No.

Sibata LD-5R

Unit-under-Test Serial No.

0Z4545

Our Report Refrence No.

RPT-22-HVS-0026

Calibration Location:

AM2, Located near the Leachate Treatment Works within the NENT Landfill

Standard Equipment Information						
Verification Equipment Type		Tisch TSP HVS	Tisch HVS Calibrator			
Standard Equipment Model No.		TE-5170X	TE-5025A			
Equipment serial no.	MFC	1106	3465			
Last Calibration Date		1-Dec-22	28-Jun-22			
Next Calibration Date		31-Jan-23	27-Jun-23			

Verification Test No. Date	Time		K-Factor	Counts/ Minute (R)		TSP Sample	Dust Concentration (ug/m3), (C)		
	Dute	Start-time	End-time	Elapsed Time (in min)	K-Factor (K=C/R)	x-axis	(TC)	ID No.	y axis
1	3/12/2022	194.73	198.08	201.00	0.00120	51	10251	R222043/1	61
2	3/12/2022	198.08	201.27	191.40	0.00102	34	6444	R222043/2	34
3	3/12/2022	201.27	204.35	184.80	0.00111	44	8193	R222043/3	49
4	4/12/2022	252.37	255.36	179.40	0.00122	55	9927	R222044/1	67
5	4/12/2022	255.38	258.38	180.00	0.00120	52	9360	R222044/2	62
6	4/12/2022	258.38	261.38	180.00	0.00112	63	11340	R222044/3	70
		_	1 5/10		0.00114				

K-Factor to be inputted in LD-5R (corrected 1 decimal point):

1.1

By Linear Regression of y on x:

slope, mh= 1.3204

intercept,ch= -8.3520

*Correlation Coefficient,R= 0.9780


Verification Test Result: Strong Correlation, Results were accepted.

 $\mbox{*}$ If the Correlation Coefficient, R is <0.5. Checking and Re-verification are required.

Verified By:

Technical Manager

Date: 05-12-2022







HIVOL SAMPLER CALIBRATION DATA SHEET (TSP)

Site Information

Old Information					
Location:	NENTX	Site ID: All	M2 Date:	01-Dec-2022	
Serial No:	1106	Model: TE-5	170X Operator:	Andy Li	

Ambient Condition

Corrected Pressure (mm Hg):	759.7	Temperature (deg K):	302.1
Corrected Freesare (mini rig).		Tremperature (ueg K).	

Calibration Orifice

Model:	TE-5025A	Slope:	1.28946
Serial No.:	3465	Intercept:	-0.01207
Calibration Due Date:	28-Jun-23	Corr. Coeff	0.99998

Calibration Data

Plate or	In,H2O	Qa, X-Axis	I, CFM	IC, Y-Axis	
Test#	(in)	(m3/min)	(chart)	(corrected)	
1	0.30	0.277	41.0	25.85	
2	1.00	0.498	48.0	30.27	
3	1.80	0.665	52.0	32.79	
4	2.30	0.751	57.0	35.94	
5	2.90	0.842	62.0	39.09	

Sampler Calibtation Relationship (Qa on x-axis, IC on y-axis)

m=	22.4910	b=	19.1407	Corr. Coeff=	0.9855
Sampler	set point(SSP)	47	CFM		

Calculations

Qstd = 1/m[Sqrt(H2O(Pa/Pstd)(Tstd/Ta))-b]IC = I[Sqrt(Pa/Pstd)(Tstd/Ta)]

Qstd = standard flow rate

IC = corrected chart response

I = actual chart response m = calibrator Qstd slope

b = calibrator Qstd intercept Ta = actual temperature during calibration (deg K)

Pa = actual pressure during calibration (mm Hg)

Tstd = 298 deg K

Pstd = 760 mm Hg

For subsequent calculation of sampler flow:

(1.21*m+b)/[Sqrt(298/Tav)(Pav/760)]

m = sampler slope

b = sampler intercept

I = chart response

Tav = average temperature

Pav = average pressure

	42.00
	37.00
Actual Chart Response (IC)	32.00
Respo	27.00
Chart	22.00
Actua	17.00
	12.00
	0.000 0.200 0.400 0.600 0.800 1.000

Checked by:

Date: 01-Dec-2022





HIVOL SAMPLER CALIBRATION DATA SHEET (TSP)

Site Information

Location:	NENTX	Site ID:	AM3	Date:	01-Dec-2022
Serial No:	1856	Model:	TE-5170X	Operator:	Andy Li

Ambient Condition

	-			100
Corrected Pressure (mm Hg):	759.7	Temperature (deg K):	302.1	1

Calibration Orifice

Model:	TE-5025A	Slope:	1.28946
Serial No.:	3465	Intercept:	-0.01207
Calibration Due Date:	28-Jun-23	Corr. Coeff	0.99998

Calibration Data

Plate or	In,H2O	Qa, X-Axis	I, CFM	IC, Y-Axis
Test#	(in)	(m3/min)	(chart)	(corrected)
1	0.40	0.319	42.0	26.48
2	0.90	0.473	46.0	29.01
3	1.20	0.545	51.0	32.16
4	1.90	0.683	56.0	35.31
5	2.20	0.735	58.0	36.57

Sampler Calibtation Relationship (Qa on x-axis, IC on y-axis)

25.0757 18.0890 Corr. Coeff= 0.9913

Sampler set point(SSP)

49 CFM

Calculations

Qstd = 1/m[Sqrt(H2O(Pa/Pstd)(Tstd/Ta))-b]

IC = I[Sqrt(Pa/Pstd)(Tstd/Ta)]

Qstd = standard flow rate

IC = corrected chart response I = actual chart response

m = calibrator Qstd slope b = calibrator Qstd intercept

Ta = actual temperature during calibration (deg K)

Pa = actual pressure during calibration (mm Hg)

Tstd = 298 deg K

Pstd = 760 mm Hg

For subsequent calculation of sampler flow:

(1.21*m+b)/[Sqrt(298/Tav)(Pav/760)]

m = sampler slope


b = sampler intercept

I = chart response

Tav = average temperature

Pav = average pressure

Checked by:



Standard Flow Rate (m3/min)

Date: 01-Dec-2022



aurecon

HIVOL SAMPLER CALIBRATION DATA SHEET (TSP)

Site Information

Location:	NENTX	Site ID:	AM1	Date:	01-Dec-2022
Serial No:	1105	Model:	TE-5170X	Operator:	Andy Li

Ambient Condition

Corrected Pressure (mm Hg):	759.7	Temperature (deg K):	302.1
Corrected i ressure (IIIIII rig).	300000000000000000000000000000000000000	remperature (deg N).	A STATE OF THE PARTY OF THE PAR

Calibration Orifice

Model:	TE-5025A	Slope:	1.28946			
Serial No.:	3465	Intercept:	-0.01207			
Calibration Due Date:	28-Jun-23	Corr. Coeff	0.99998			

Calibration Data

Plate or	In,H2O	Qa, X-Axis	I, CFM	IC, Y-Axis	
Test#	(in)	(m3/min)	(chart)	(corrected)	
1	0.60	0.388	45.0	28.37	
2	1.10	0.522	51.0	32.16	
3	1.50	0.608	54.0	34.05	
4	1.90	0.683	57.0	35.94	
5	2.40	0.767	60.0	37.83	

Sampler Calibtation Relationship (Qa on x-axis, IC on y-axis)

m= 24.8397 b= 18.9217

Corr. Coeff= 0.9988

Sampler set point(SSP)

49 CFM

Calculations

Qstd = 1/m[Sqrt(H2O(Pa/Pstd)(Tstd/Ta))-b]

IC = I[Sqrt(Pa/Pstd)(Tstd/Ta)]

Qstd = standard flow rate

IC = corrected chart response

I = actual chart response

m = calibrator Qstd slope

b = calibrator Qstd intercept

Ta = actual temperature during calibration (deg K)

Pa = actual pressure during calibration (mm Hg)

Tstd = 298 deg K

Pstd = 760 mm Hg

For subsequent calculation of sampler flow:

(1.21*m+b)/[Sqrt(298/Tav)(Pav/760)]


m = sampler slope

b = sampler intercept

I = chart response

Tav = average temperature

Pav = average pressure



Checked by:

Date: 01-Dec-2022



RECALIBRATION DUE DATE:

June 28, 2023

Certificate of Calibration

Calibration Certification Information

Cal. Date: June 28, 2022

Rootsmeter S/N: 438320

Ta: 296 Pa: 755.1 °K

Operator: Jim Tisch

mm Hg

Calibration Model #:

TE-5025A

Calibrator S/N: 3465

Run	Vol. Init (m3)	Vol. Final (m3)	ΔVol. (m3)	ΔTime (min)	ΔP (mm Hg)	ΔH (in H2O)
1	1	2	1	1.4290	3.2	2.00
2	3	4	1	1.0130	6.4	4.00
3	5	6	1	0.9050	7.9	5.00
4	7	8	1	0.8590	8.8	5.50
5	9	10	1	0.7110	12.8	8.00

	Data Tabulation						
Vstd	Qstd	$\sqrt{\Delta H \left(\frac{Pa}{Pstd}\right) \left(\frac{Tstd}{Ta}\right)}$		Qa	√∆H(Ta/Pa)		
(m3)	(x-axis)	(y-axis)	Va	(x-axis)	(y-axis)		
0.9961	0.6970	1.4144	0.9958	0.6968	0.8854		
0.9918	0.9791	2.0003	0.9915	0.9788	1.2522		
0.9899	1.0938	2.2364	0.9895	1.0934	1.4000		
0.9887	1.1509	2.3456	0.9883	1.1506	1.4683		
0.9834	1.3831	2.8289	0.9830	1.3826	1.7708		
	m=	2.05924		m=	1.28946		
QSTD	b=	-0.01929	QA	b=	-0.01207		
	r=	0.99998		r=	0.99998		

	Calculation	ns	
Vstd=	ΔVol((Pa-ΔP)/Pstd)(Tstd/Ta)	Va=	ΔVol((Pa-ΔP)/Pa)
Qstd= Vstd/ΔTime		Qa= Va/ΔTime	
	For subsequent flow ra	te calculatio	ns:
Qstd=	$1/m\left(\left(\sqrt{\Delta H\left(\frac{Pa}{Pstd}\right)\left(\frac{Tstd}{Ta}\right)}\right)-b\right)$	Qa=	$1/m\left(\left(\sqrt{\Delta H(Ta/Pa)}\right)-b\right)$

	Standard Conditions	_
Tstd:	298.15 °K	
Pstd:	760 mm Hg	
	Key	
ΔH: calibrator	manometer reading (in H2O)	
ΔP: rootsmete	er manometer reading (mm Hg)	
	olute temperature (°K)	П
Pa: actual bar	ometric pressure (mm Hg)	
b: intercept		П
m: slope		٦

RECALIBRATION

US EPA recommends annual recalibration per 1998 40 Code of Federal Regulations Part 50 to 51, Appendix B to Part 50, Reference Method for the Determination of Suspended Particulate Matter in the Atmosphere, 9.2.17, page 30

Tisch Environmental, Inc. 145 South Miami Avenue Village of Cleves, OH 45002

www.tisch-env.com

TOLL FREE: (877)263-7610

FAX: (513)467-9009

Certificate of Calibration

for

Description:

Sound Level Meter

Manufacturer:

NTi Audio

Type No.:

XL2 (Serial No.: A2A-09696-E0)

Microphone:

ACO 7052 (Serial No.:68840)

Preamplifier:

NTi Audio M2211 MA220 (Serial No.:5287)

Submitted by:

Customer:

Acumen Environmental Engineering and Technologies Co.

Ltd.

Address:

Unit D, 12/F, Ford Glory Plaza,

Nos. 37-39 Wing Hong Street,

Cheung Sha Wan, Kowloon, Hong Kong

Upon receipt for calibration, the instrument was found to be:

✓ Within

☐ Outside

the allowable tolerance.

The test equipment used for calibration are traceable to National Standards via:

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory

Date of receipt: 24 March 2022

Date of calibration: 26 March 2022

Calibrated by:

Calibration Technician

Certified by:

Mr. Ng Yan Wa

Laboratory Manager

Date of issue: 26 March 2022

Certificate No.: APJ21-161-CC001

Page 1 of 4



1. Calibration Precaution:

- The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 24 hours, and switched on to warm up for over 10 minutes before the commencement of the test.
- The results presented are the mean of 3 measurements at each calibration point.

2. Calibration Conditions:

Air Temperature:

22.6°C

Air Pressure:

1006 hPa

Relative Humidity:

74.5 %

3. Calibration Equipment:

Type

Serial No.

Calibration Report Number

Traceable to

Multifunction Calibrator

B&K 4226

2288467

AV200041

HOKLAS

4. Calibration Results

Sound Pressure Level

Reference Sound Pressure Level

Setting of Unit-under-test (UUT)		Applied value		UUT Reading,	IEC 61672 Class 1		
Range, dB	Freq. V	Veighting	Time Weighting	Level, dB	Frequency, Hz	dB	Specification, dB
30-130	dBA	SPL	Fast	94	1000	94.1	±0.4

Linearity

Setting of Unit-under-test (UUT)		Applied value		UUT Reading,	IEC 61672 Class 1		
Range, dB	Freq. W	eighting	Time Weighting	Level, dB	Frequency, Hz	dB	Specification, dB
				94		94.1	Ref
30-130	dBA	SPL	Fast	104	1000	104.1	±0.3
				114		114.1	±0.3

Time Weighting

Setting of Unit-under-test (UUT)			Applied value		UUT Reading,	IEC 61672 Class 1		
Range, dB	Freq.	Weighting	Time Weighting	Level, dB	Frequency, Hz	dB	Specification, dB	
30-130	30-130 dBA SPL		Fast	94	94 1000	1000	94.1	Ref
30-130 dBA			Slow		1000	94.1	±0.3	

Certificate No.: APJ21-161-CC001

(A+A) *L S Page 2 of 4



Frequency Response

Linear Response

Setting of Unit-under-test (UUT)		Applied value		UUT Reading,	IEC 61672 Class 1		
Range, dB	Freq. Wo	eighting	Time Weighting	Level, dB Frequency, Hz		dB	Specification, dB
			31.5	94.0	±2.0		
				63	94.1	±1.5	
					125	94.1	±1.5
					250	94.0	±1.4
30-130	dB S	SPL	Fast	94	500	94.1	±1.4
					1000	94.1	Ref
					2000	94.3	±1.6
					4000	94.9	±1.6
					8000	93.6	+2.1; -3.1

A-weighting

Setting of Unit-under-test (UUT)		Applied value		UUT Reading,	IEC 61672 Class 1		
Range, dB	ange, dB Freq. Weighting		Time Weighting	Level, dB	Frequency, Hz	dB	Specification, dB
			31.5	54.7	-39.4 ±2.0		
					63	67.9	-26.2 ±1.5
				125	78.0	-16.1 ±1.5	
				94	250	85.4	-8.6 ± 1.4
30-130	dBA	iba spl	Fast		500	90.9	-3.2 ±1.4
					1000	94.1	Ref
					2000	95.5	+1.2 ±1.6
				4000	95.9	+1.0±1.6	
					8000	92.5	-1.1+2.1; -3.1

C-weighting

Setting of Unit-under-test (UUT)		Applied value		UUT Reading,	IEC 61672 Class 1		
Range, dB	e, dB Freq. Weighting		Time Weighting	Level, dB	Frequency, Hz	dB	Specification, dB
				31.5	91.0	-3.0 ±2.0	
					63	93.2	-0.8 ±1.5
					125	93.9	-0.2 ±1.5
					250	94.0	-0.0 ±1.4
30-130	dBC	SPL	Fast	94	500	94.1	-0.0 ±1.4
					1000	94.1	Ref
					2000	94.1	-0.2 ±1.6
				4000	94.1	-0.8 ±1.6	
					8000	90.6	-3.0 +2.1: -3.1

Certificate No.: APJ21-161-CC001



Page 3 of 4



5. Calibration Results Applied

The results apply to the particular unit-under-test only. All calibration points are within manufacture's specification as IEC 61672 Class 1.

Uncertainties of Applied Value:

94 dB	31.5 Hz	± 0.05
	63 Hz	± 0.05
	125 Hz	± 0.05
	250 Hz	± 0.05
	500 Hz	± 0.05
	1000 Hz	± 0.05
	2000 Hz	± 0.05
	4000 Hz	± 0.05
	8000 Hz	± 0.10
104 dB	1000 Hz	± 0.05
114 dB	1000 Hz	± 0.05

The uncertainties are evaluated for a 95% confidence level.

Note:

The values given in this certification only related to the values measured at the time of the calibration and any uncertainties quoted will not allow for the equipment long-term drift, variations with environmental changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the calibration. (A+A)*L shall not be liable for any loss or damage resulting from the use of the equipment.

Page 4 of 4



Calibration Certificate

Certificate No. 210252

Page 2 Pages

Customer: Acuity Sustainability Consulting Limited

Address: Unit E, 12/F, Ford Glory Plaza, No. 37-39 Wing Hong Street, Cheung Sha Wan, Kowloon, H.K.

Order No.: Q24081

Date of receipt

31-Oct-22

Item Tested

Description : Flow Probe

Manufacturer: Global Water

I.D.

Model

: FP111

Serial No.

: 22K100859

Test Conditions

Date of Test:

7-Nov-22

Supply Voltage : --

Ambient Temperature :

23°C

Relative Humidity: 78%

Test Specifications

Calibration check.

Ref. Document/Procedure: V12

Test Results

All results were within the manufacturer's specification.

The results are shown in the attached page(s).

Main Test equipment used:

Equipment No. Description

Cert. No.

Traceable to

S179

Std. Tape

201868

NIM-PRC

S136A

Stop Watch

201878

SCL-HKSAR

The values given in this Calibration Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environmental changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Hong Kong Calibration Ltd. shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration are traceable to International System of Units (SI), or by reference to a natural constant. The test results apply to the above Unit-Under-Test only

Calibrated by :

Kin Wong

Approved by:

This Certificate is issued by

Hong Kong Calibration Ltd.

7-Nov-22

Unit 8B, 24/F., Well Fung Industrial Centre, No. 58-76, Ta Chuen Ping Street, Kwai Chung, NT, Hong Kong. Tel: 2425 8801 Fax: 2425 8646



Calibration Certificate

Certificate No. 210252

Page 2 of 2 Pages

Results:

Applied Value (m/s)	UUT Reading (m/s)	Mfr's Spec.
0.96	1.0	± 0.1 m/s

Remarks: 1. UUT: Unit-Under-Test

2. Uncertainty: ± 1 %, for a confidence probability of not less than 95%.

----- END -----



專業化驗有限公司 QUALITY PRO TEST-CONSULT LIMITED

Unit 10, 14/F, Wah Wai Centre, 38-40 Au Pui Wan St., Fotan, Hong Kong Email: info@qualityprotest.com; Website: www.qualityprotest.com Tel: (852) 3956 8717; Fax: (852) 3956 3928

REPORT OF EQUIPMENT PERFORMANCE CHECK/ CALIBRATION

Test Report No.

: R-BB100037

Date of Issue

: 12 October 2022

Page No.

: 1 of 2

PART A - CUSTOMER INFORMATION

Acuity Sustainability Consulting Limited

Unit E, 12/F, Ford Glory Plaza 37-39 Wing Hong Street, Cheung Sha Wan

Kowloon (HK) Hong Kong

PART B - SAMPLE INFORMATION

Name of Equipment:

HORIBA U-53

Manufacturer:

HORIBA

Serial Number :

PORBNFNT

Date of Received:

10 October 2022

Date of Calibration:

12 October 2022 11 January 2023

Date of Next Calibration: Request No.:

D-BB100037

PART C - REFERENCE METHODS/ DOCUMENTS FOR THE CALIBRATION

Test Parameter

Reference Method

pH value

APHA 21e 4500 H+

Temperature

Section 6 of international Accreditation New Zealand Technical Guide no. 3 Second edition March

2008: Working Thermometer Calibration Procedure

Salinity

APHA 21e 2520 B

Dissolved oxygen

APHA 21e 4500 O

Turbidity

APHA 21e 2130 B

PART D - CALIBRATION RESULT

(1) pH value

Target (pH unit)	Display Reading (pH unit)	Tolerance	Result
4.00	4.12	0.12	Satisfactory
7.42	7.61	0.19	Satisfactory
10.01	10.19	0.18	Satisfactory

Tolerance of pH value should be less than $\pm\,0.2$ (pH unit)

(2) Temperature

Reading of Ref. thermometer (°C)	Display Reading (°C)	Tolerance	Result
12	12.20	0.20	Satisfactory
26	25.36	-0.64	Satisfactory
37	35.44	-1.56	Satisfactory

Tolerance of Temperature should be less than $\pm\,2.0$ (°C)

(3) Salinity

(0) 2000000			
Expected Reading (g/L)	Display Reading (g/L)	Tolerance (%)	Result
10	9.98	-0.20	Satisfactory
20	20.23	1.15	Satisfactory
30	31.20	4.00	Satisfactory

Tolerance of Salinity should be less than $\pm~10.0$ (%)

--- CONTINUED ON NEXT PAGE ---

AUTHORIZED SIGNATORY:

LEE Chun-ning
Assistant Manager (Chemical Testing)



專業化驗有限公司 QUALITY PRO TEST-CONSULT LIMITED

Unit 10, 14/F, Wah Wai Centre, 38-40 Au Pui Wan St., Fotan, Hong Kong Email: info@qualityprotest.com; Website: www.qualityprotest.com Tel: (852) 3956 8717; Fax: (852) 3956 3928

REPORT OF EQUIPMENT PERFORMANCE CHECK/ CALIBRATION

Test Report No.

: R-BB100037

Date of Issue

: 12 October 2022

Page No.

: 2 of 2

(4) Dissolved oxygen

Expected Reading (mg/L)	Display Reading (mg/L)	Tolerance	Result
7.87	7.45	-0.42	Satisfactory
4.09	4.05	-0.04	Satisfactory
1.26	1.00	-0.26	Satisfactory
0.01	0.06	0.05	Satisfactory

Tolerance of Dissolved oxygen should be less than \pm 0.5 (mg/L)

(5) Turbidity

Expected Reading (NTU)	Display Reading (NTU)	Tolerance (%)	Result
0	0.00		Satisfactory
10	9.34	-6.6	Satisfactory
20	19.3	-3.5	Satisfactory
100	101	1.0	Satisfactory
800	780	-2.5	Satisfactory

Tolerance of Turbidity should be less than ± 10.0 (%)

Remark(s)

- 'The "Date of Next Calibration" is recommended according to best practice principals as practiced by QPT or quoted form relevant international standards.
- The results relate only to the calibrated equipment as received
- 'The performance of the equipment stated in this report is checked with independent reference material and results compared against a calibrated secondary source.
- "Displayed Reading" denotes the figure shown on item under calibration/ checking regardless of equipment precision or significant figures.
- 'The "Tolerance Limit" mentioned is the acceptance criteria applicable for similar equipment used by Quality Pro Test-Consult Ltd. or quoted form relevant international standards.

--- END OF REPORT ---

Appendix E

1-hour TSP Concentration (µg/m³) at Location AM1

Date	Weather	Sampling Time	Sampling Time	Sampling Time	Reading (1)	Reading (2)	Reading (3)	Average	Action Level	Limit Level
Date	vveatilei	(1)	(2)	(3)	μg/m³	μg/m³	μg/m³	μg/m³	μg/m³	μg/m³
5/12/2022	Fine	14:21	15:21	16:21	45	51	44	47		
10/12/2022	Fine	14:09	15:09	16:09	49	51	48	49		
16/12/2022	Fine	13:17	14:17	15:17	60	61	59	60	285	500
22/12/2022	Fine	13:56	14:56	15:56	52	55	54	54		
28/12/2022	Fine	14:15	15:15	16:15	61	65	58	61		
				Average		54				
				Max.		65	·			
				Min.		44	·			

1-hour TSP Concentration (µg/m³) at Location AM2

Date	Weather	Sampling Time	Sampling Time	Sampling Time	Reading (1)	Reading (2)	Reading (3)	Average	Action Level	Limit Level
Date	weather	(1)	(2)	(3)	μg/m³	μg/m³	μg/m³	μg/m³	μg/m³	μg/m³
5/12/2022	Fine	14:13	15:13	16:13	60	57	55	57		
10/12/2022	Fine	14:30	15:30	16:30	51	55	50	52		
16/12/2022	Fine	13:06	14:06	15:06	47	45	47	46	279	500
22/12/2022	Fine	13:43	14:43	15:43	61	59	60	60		
28/12/2022	Fine	14:00	15:00	16:00	56	60	53	56		
				Average		54				
				Max.		61				
				Min.		45				

1-hour TSP Concentration (µg/m³) at Location AM3

		i ation (μg/in) ε								
Date	Weather	Sampling Time	Sampling Time	Sampling Time	Reading (1)	Reading (2)	Reading (3)	Average	Action Level	Limit Level
Date	weather	(1)	(2)	(3)	μg/m³	μg/m³	μg/m³	μg/m³	μg/m³	μg/m³
5/12/2022	Fine	14:37	15:37	16:37	65	67	64	65		
10/12/2022	Fine	14:19	15:19	16:19	61	65	59	62		
16/12/2022	Fine	13:30	14:30	15:30	61	57	60	59	285	500
22/12/2022	Fine	14:27	15:27	16:27	66	67	64	66		
28/12/2022	Fine	14:24	15:24	16:24	64	68	60	64		
				Average		63				
				Max.		68				
				Min.		57				

The Summary of TSP 24-hour Concentration (µg/m³) at Location AM1

Start Date	Avg Air Temp	Avg Atmospheric Pressure	Weather Condition	Elapse Time		Sampling Time		Averaged Flow Rate	Total Flow Volume	Filter \	Weight g)	Particulate weight	Concentration	Action Level	Limit Level
	(°C)	(hPa)		Initial	Final	(minutes)	(cfm)	(m³/min)	(m ³)	Initial	Final	(g)	(µg/m³)	(µg/m ³)	(µg/m3)
5/12/2022	17.5	1019.8	Fine	229.73	253.71	1439	31	0.88	1266	2.7453	2.8570	0.1117	88		
10/12/2022	17.6	1015.9	Fine	253.71	277.74	1442	34	0.96	1384	2.7511	2.8885	0.1374	99		
16/12/2022	17.8	1019.1	Fine	277.74	301.79	1443	31	0.88	1270	2.7852	2.9063	0.1211	95	164	260
22/12/2022	20.8	1018.2	Fine	301.79	325.80	1441	31	0.87	1253	2.7617	2.9368	0.1751	140		
28/12/2022	18.0	1023.0	Fine	325.80	349.81	1441	37	1.05	1513	2.7762	2.9988	0.2226	147		
												Average	114		
												Min	88		
												Max	147		

The Summary of 24-hour TSP Concentration (μg/m³) at Location AM2

Start Date	Avg Air Temp	Avg Atmospheric Pressure	Weather Condition	Elapse	Time	Sampling Time	Averaged Flow Rate		Total Flow Volume	Filter \	Weight g)	Particulate weight	Concentration	Action Level	Limit Level
	(°C)	(hPa)		Initial	Final	(minutes)	(cfm)	(m³/min)	(m ³)	Initial	Final	(g)	(µg/m³)	(µg/m³)	(µg/m3)
5/12/2022	17.5	1019.8	Fine	122.54	146.61	1444	32	0.92	1329	2.7702	2.8268	0.0566	43		
10/12/2022	17.6	1015.9	Fine	146.61	170.64	1442	38	1.09	1572	2.7577	2.8622	0.1045	66		
16/12/2022	17.8	1019.1	Fine	170.64	194.61	1438	37	1.05	1510	2.7905	2.8664	0.0759	50	152	260
22/12/2022	20.8	1018.0	Fine	204.35	228.37	1441	39	1.11	1600	2.7558	2.8701	0.1143	71		
28/12/2022	18.0	1023.0	Fine	228.37	252.37	1440	40	1.12	1613	2.7763	2.9252	0.1489	92		
												Average	65		
												Min	43		
												Max	92		

The Summary of 24-hour TSP Concentration (µg/m³) at Location AM3

Start Date	Avg Air Temp	Avg Atmospheric Pressure	Weather Condition	Elapse Time		Sampling Time	Averaged Flow Rate	Flow Rate	Total Flow Volume	Filter \	-	Particulate weight	Concentration	Action Level	Limit Level
	(°C)	(hPa)		Initial	Final	(minutes)	(cfm)	(m³/min)	(m ³)	Initial	Final	(g)	(µg/m³)	(µg/m ³)	(µg/m3)
5/12/2022	17.5	1019.8	Fine	981.90	1005.92	1441	36	1.03	1484	2.7577	2.9441	0.1864	126		
10/12/2022	17.6	1015.9	Fine	1005.92	1029.97	1443	39	1.10	1587	2.7592	2.9773	0.2181	137		
16/12/2022	17.8	1019.1	Fine	1029.97	1054.00	1442	41	1.15	1658	2.7965	3.0095	0.2130	128	163	260
22/12/2022	20.8	1018.2	Fine	1054.00	1078.00	1440	44	1.24	1786	2.7949	3.0681	0.2732	153		
28/12/2022	18.0	1023.0	Fine	1078.00	1102.04	1442	42	1.19	1716	2.7796	3.0485	0.2689	157		
-			-				-					Average	140		-

Impact Phase Construction Noise Monitoring Data at Location NM1

Date	Weather	Wind Speed	Start Time	End Time	L _{eq}	L 10	L 90
Date	vveatilei	m/s	Start Time	Liiu iiiile	dB(A)	dB(A)	dB(A)
6/12/2022	Fine	1.7	9:47	10:17	56.1	57.8	53.2
16/12/2022	Fine	1.2	15:30	16:00	51.1	53.4	46.1
22/12/2022	Fine	1.1	13:00	13:30	52.4	56.5	36.9
28/12/2022	Fine	2.1	16:00	16:30	53.3	55	49.9
			•	Average	53.6	•	•
				Baseline Level	55.4		
				Action Level	When one valid	documented com	plaint is received
				Limit Level	75		

Impact Phase Construction Noise Monitoring Data at Location NM2

Date	Weather	Wind Speed	Start Time	End Time	L eq	L 10	L 90
Date	vveatilei	m/s	Start Time	End Time	dB(A)	dB(A)	dB(A)
6/12/2022	Fine	1.1	13:19	13:49	51.2	53.2	49.1
16/12/2022	Fine	1.6	10:41	11:11	49.2	53.3	44.3
22/12/2022	Fine	1.4	11:20	11:50	49.4	52.6	34.2
28/12/2022	Fine	1.7	9:30	10:00	48.9	49.2	47.8
				Average	49.8		
				Baseline Level	54.5		
				Action Level	When one valid	documented com	plaint is received
				Limit Level	75		

Monitoring Location: WM1

Dat	e Time	Weather	Water Depth (m)	Water Flow (L/s)	(°C)		DO (mg/L)			рН			Turbidity (NTU)			SS (mg/L)	
					(0)	Value	Action Level	Limit Level	Value	Action Level	Limit Level	Value	Action Level	Limit Level	Value	Action Level	Limit Level
5-Dec	-22 12:37	Fine	0.02	-	14.9	10.8	7.4	4.0	7.4	7.7	7.8	8.6	9.2	9.5	3.4	9.7	11.4

Monitoring Location: WM2

Date	Time	Weather	Water Depth (m)	Water Flow (L/s)	Water Temperature (°C)		DO (mg/L)			рН			Turbidity (NTU)			SS (mg/L)	
					(0)	Value Action Level Limit Level		Value	Action Level	Limit Level	Value	Action Level	Limit Level	Value	Action Level	Limit Level	
5-Dec-22	11:11	Fine	0.13	9.9	19.4	6.5	5.0	4.0	7.5	7.6	7.7	23.3	108.3	108.9	25.6	94.5	94.7

Remarks

^{1.} Sample will be grabbed on surface when the water depth is less than 1m.

ALS Technichem (HK) Pty Ltd



ALS Laboratory Group

ANALYTICAL CHEMISTRY & TESTING SERVICES

Address

the testing laboratory.

CERTIFICATE OF ANALYSIS

Client : ACUMEN LABORATORY AND TESTING LIMITED Laboratory : ALS Technichem (HK) Pty Ltd Page : 1 of 9

Contact : MR HUNTINGTON HUI Contact : Richard Fung Work Order : HK2248482

: UNIT D, 12/F, FORD GLORY PLAZA, NOS.37-39 WING HONG Address : 11/F., Chung Shun Knitting Centre, 1 - 3 Wing

STREET, CHEUNG SHA WAN, KOWLOON, HONG KONG

Yip Street, Kwai Chung, N.T., Hong Kong

Signatories

A

Kwai Tsing Hong Kong

E-mail : htthui@acumen-env.com : richard.fung@alsglobal.com

Project : NENTX Date Samples Received : 05-Dec-2022

Order number : --- : HKE/2751/2022_V2 | Issue Date : 19-Dec-2022

number

C-O-C number : --
No. of samples received : 2

Site : No. of samples analysed : 2

This report may not be reproduced except with prior written approval from

This document has been signed by those names that appear on this report and are the authorised signatories.

Kidand Jong.

Fung Lim Chee, Richard Managing Director Inorganics, Kwai Tsing

Authorised results for

Tsing

Fung Lim Chee, Richard Managing Director Metals_ENV, Kwai Tsing

Ng Sin Kou, May Laboratory Manager Microbiology_ENV, Kwai

ALS Technichem (HK) Pty Ltd
Part of the ALS Laboratory Group

Page Number : 2 of 9

Client : ACUMEN LABORATORY AND TESTING LIMITED

Work Order HK2248482



General Comments

This report supersedes any previous report(s) with the same work order number. All pages of this report have been checked and approved for release. When sampling time information is not provided by the client, sampling dates are shown without a time component. In these instances, the time component has been assumed by the laboratory for processing purposes.

Testing period is from 05-Dec-2022 to 16-Dec-2022.

Key: LOR = Limit of reporting; CAS Number = CAS registry number from database maintained by Chemical Abstracts Services. The Chemical Abstracts Service is a division of the American Chemical Society.

Specific Comments for Work Order: HK2248482

Sample(s) was/ were submitted by client. Sample(s) arrived laboratory in chilled condition. The result(s) related only to the item(s) tested.

Sample information (Project name, Sample ID, Sampling date/time, etc.) is provided by client.

Result(s) of sample(s) is/are reported on as received basis, unless otherwise specified.

Microbiological sample(s) was/ were collected in 125mL sterile plastic bottles containing sodium thiosulfate. Sample(s) arrived at the laboratory at 18:25.

NOT DETECTED denotes result(s) is (are) less than the Limit of Report (LOR).

ED037 - Titration end point for Total Alkalinity is pH 4.5 while end point for Total Alkalinity <20mg/L is pH 4.2.

Water sample(s) digested by in-house method E-3005 prior to the determination of total metals. The in-house method is developed based on USEPA method 3005.

EA002 - pH value is reported as at 25°C. Calibration range of pH value is 4.0 - 10.0. Results exceeding this range is for reference only.

EA025 - The accredited LOR of Total Suspended Solids is 0.5mg/L. Results below this LOR are for reference only.


3 of 9

Client

: ACUMEN LABORATORY AND TESTING LIMITED

Work Order HK2248482

Analytical Results





. 4 of 9

Client : ACUMEN LABORATORY AND TESTING LIMITED

Work Order HK2248482



Sub-Matrix: WATER			Sample ID	WM1	WM2	 	
		Samplii	ng date / time	05-Dec-2022	05-Dec-2022	 	
Compound				HK2248482-001	HK2248482-002	 	
EM: Microbiological Testing							
EM002: E. coli		1	CFU/100mL	NOT DETECTED	120	 	
EM003: Total Coliforms		1	CFU/100mL	NOT DETECTED	320	 Management of the Control of the Con	

∴ 5 of 9

Client :

: ACUMEN LABORATORY AND TESTING LIMITED

Work Order

HK2248482

Laboratory Duplicate (DUP) Report

Matrix: WATER					Labor	atory Duplicate (DUP)	Report	
Laboratory sample ID	Sample ID	Method: Compound	CAS Number	LOR	Unit	Original Result	Duplicate Result	<i>RPD</i> (%)
EA/ED: Physical and Ac	gregate Properties (QC Lot	:: 4750420)						
HK2248491-001	Anonymous	EA002: pH Value		0.1	pH Unit	8.6	8.6	0.0
HK2248541-001	Anonymous	EA002: pH Value		0.1	pH Unit	8.2	8.1	1.5
EA/ED: Physical and Ac	gregate Properties (QC Lot	: 4750426)						
HK2248482-001	WM1	EA010: Electrical Conductivity @ 25°C		1	μS/cm	58	59	1.7
EA/ED: Physical and Ac	gregate Properties (QC Lot	: 4750427)						
HK2248482-002	WM2	ED037: Total Alkalinity as CaCO3		1	mg/L	35	34	0.0
EA/ED: Physical and Ac	gregate Properties (QC Lot	: 4761918)						
HK2248482-002	WM2	EA025: Suspended Solids (SS)		0.5	mg/L	25.6	26.0	1.7
HK2248542-001	Anonymous	EA025: Suspended Solids (SS)		0.5	mg/L	<1.0	<1.0	0.0
ED/EK: Inorganic Nonm	etallic Parameters (QC Lot:	4750681)						
HK2248482-001	WM1	EK086: Sulphite as SO3 2-	14265-45-3	2	mg/L	<2	<2	0.0
ED/EK: Inorganic Nonm	etallic Parameters (QC Lot:	4752185)						
HK2244390-045	Anonymous	EK071K: Reactive Phosphorus as P	14265-44-2	0.01	mg/L	0.25	0.25	0.0
ED/EK: Inorganic Nonm	etallic Parameters (QC Lot	4755542)						
HK2248402-001	Anonymous	ED045K: Chloride	16887-00-6	1	mg/L	14	14	0.0
ED/EK: Inorganic Nonm	etallic Parameters (QC Lot:	4755543)						
HK2248672-001	Anonymous	ED041K: Sulphate as SO4 - Turbidimetric		1	mg/L	<1	<1	0.0
ED/EK: Inorganic Nonm	etallic Parameters (QC Lot	4758623)						
HK2248482-002	WM2	EK061A: Total Kjeldahl Nitrogen as N		0.1	mg/L	0.4	0.4	0.0
ED/EK: Inorganic Nonm	etallic Parameters (QC Lot	4767856)						
HK2249232-001	Anonymous	EK055K: Ammonia as N	7664-41-7	0.01	mg/L	26.8	24.3	10.0
EP: Aggregate Organics	(QC Lot: 4766370)							
HK2244301-157	Anonymous	EP005: Total Organic Carbon		1	mg/L	11	10	0.0
EP: Aggregate Organics	(QC Lot: 4767756)							
HK2248376-001	Anonymous	EP026C: Chemical Oxygen Demand		5	mg/L	<5	<5	0.0
EG: Metals and Major C	ations - Total (QC Lot: 475	2298)						
HK2248482-002	WM2	EG032: Iron	7439-89-6	10	μg/L	4950	4830	2.5
		EG032: Calcium	7440-70-2	50	μg/L	12100	12000	0.6
		EG032: Magnesium	7439-95-4	50	μg/L	1140	1120	1.8
		EG032: Potassium	7440-09-7	50	μg/L	2310	2290	0.9

: 6 of 9

Client

: ACUMEN LABORATORY AND TESTING LIMITED

Work Order

HK2248482



Matrix: WATER	Matrix: WATER				Labora	atory Duplicate (DUP)	Report		
Laboratory	Sample ID	Method: Compound	CAS Number	LOR	Unit	Original Result	Duplicate	RPD (%)	
sample ID							Result		
EG: Metals and Major Cations - Total (QC Lot: 4752298) - Continued									
HK2248482-002	WM2	EG032: Sodium	7440-23-5	50	μg/L	6710	6530	2.7	
EG: Metals and Major Cati	EG: Metals and Major Cations - Total (QC Lot: 4752299)								
HK2248482-002	WM2	EG020: Cadmium	7440-43-9	0.2	μg/L	<0.2	<0.2	0.0	
		EG020: Copper	7440-50-8	1	μg/L	2	2	0.0	
		EG020: Lead	7439-92-1	1	μg/L	2	2	0.0	
		EG020: Manganese	7439-96-5	1	μg/L	2150	2100	2.4	
		EG020: Nickel	7440-02-0	1	μg/L	<1	<1	0.0	
		EG020: Zinc	7440-66-6	10	μg/L	21	20	0.0	

Method Blank (MB), Laboratory Control Spike (LCS) and Laboratory Control Spike Duplicate (DCS) Report

Matrix: WATER		Method Blank (MB) Report		Laboratory Control Spike (LCS) and Laboratory Control Spike Duplicate (DCS) Report							
					Spike Concentration	Spike R	ecovery (%)	Recove	ory Limits(%)	RF	PD (%)
Method: Compound	CAS Number	LOR	Unit	Result		LCS	DCS	Low	High	Value	Control Limit
EA/ED: Physical and Aggregate Properties (QC	Lot: 4750426)							'			
EA010: Electrical Conductivity @ 25°C		1	μS/cm	<1	146.9 µS/cm	100		93.5	106		
				<1	1412 μS/cm	98.0		94.3	105		
EA/ED: Physical and Aggregate Properties (QC	Lot: 4750427)										
ED037: Total Alkalinity as CaCO3		1	mg/L	<1	50 mg/L	102		95.0	105		
EA/ED: Physical and Aggregate Properties (QC	Lot: 4761918)										
EA025: Suspended Solids (SS)		0.5	mg/L	<0.5	10 mg/L	92.0		85.1	117		
ED/EK: Inorganic Nonmetallic Parameters (QC I	Lot: 4750681)										
EK086: Sulphite as SO3 2-	14265-45-3	2	mg/L	<2							
ED/EK: Inorganic Nonmetallic Parameters (QC I	Lot: 4752185)										
EK071K: Reactive Phosphorus as P	14265-44-2	0.01	mg/L	<0.01	0.5 mg/L	99.3		93.5	104		
ED/EK: Inorganic Nonmetallic Parameters (QC I	Lot: 4755542)										
ED045K: Chloride	16887-00-6	1	mg/L	<1	10 mg/L	103		91.1	111		
ED/EK: Inorganic Nonmetallic Parameters (QC I	Lot: 4755543)										
ED041K: Sulphate as SO4 - Turbidimetric		1	mg/L	<1	5 mg/L	98.2		89.8	108		

7 of 9

HK2248482

Client : ACUMEN LABORATORY AND TESTING LIMITED

Work Order



Matrix: WATER			Method Blank (MB) Report			Laboratory Contro	ol Spike (LCS) and Labora	atory Control S	pike Duplicate (DCS) Report	
					Spike	Spike Red	covery (%)	Recove	ory Limits(%)	RPA	D (%)
Method: Compound	CAS Number	LOR	Unit	Result	Concentration	LCS	DCS	Low	High	Value	Control Limit
ED/EK: Inorganic Nonmetallic Parameters (QC L	ot: 4758623) - Con	tinued									
EK061A: Total Kjeldahl Nitrogen as N		0.1	mg/L	<0.1	0.5 mg/L	106		89.0	120		
ED/EK: Inorganic Nonmetallic Parameters (QC L	.ot: 4767856)										
EK055K: Ammonia as N	7664-41-7	0.01	mg/L	<0.01	0.5 mg/L	99.3		91.0	108		
EP: Aggregate Organics (QC Lot: 4753981)											
EP030: Biochemical Oxygen Demand			mg/L		198 mg/L	110		78.6	118		
EP: Aggregate Organics (QC Lot: 4766370)											
EP005: Total Organic Carbon		1	mg/L	<1	5 mg/L	106		83.4	124		
				<1	100 mg/L	96.1		87.8	119		
EP: Aggregate Organics (QC Lot: 4767756)											
EP026C: Chemical Oxygen Demand			mg/L		25 mg/L	98.8		92.0	108		
					250 mg/L	97.7		92.3	106		
EP: Aggregate Organics (QC Lot: 4770850)											
EP020: Oil & Grease		2	mg/L	<2	20 mg/L	102		81.3	107		
EG: Metals and Major Cations - Total (QC Lot: 4	752298)										
EG032: Calcium	7440-70-2	50	μg/L	<50	2000 μg/L	105		85.0	115		
EG032: Iron	7439-89-6	10	μg/L	<10	2000 μg/L	104		85.0	115		
EG032: Magnesium	7439-95-4	50	μg/L	<50	2000 μg/L	106		85.0	115		
EG032: Potassium	7440-09-7	50	μg/L	<50	2000 μg/L	108		85.0	115		
EG032: Sodium	7440-23-5	50	μg/L	<50	2000 μg/L	106		85.0	115		
EG: Metals and Major Cations - Total (QC Lot: 4	752299)										
EG020: Cadmium	7440-43-9	0.2	μg/L	<0.2	5 μg/L	102		85.0	109		
EG020: Copper	7440-50-8	1	μg/L	<1	50 μg/L	104		90.0	111		
EG020: Lead	7439-92-1	1	μg/L	<1	50 μg/L	99.8		89.0	111		
EG020: Manganese	7439-96-5	1	μg/L	<1	50 μg/L	102		85.0	115		
EG020: Nickel	7440-02-0	1	μg/L	<1	50 μg/L	101		87.0	110		
EG020: Zinc	7440-66-6	10	μg/L	<10	50 μg/L	103		86.0	114		

: 8 of 9

Client : ACUMEN LABORATORY AND TESTING LIMITED

Work Order HK2248482

ALS

Matrix Spike (MS) and Matrix Spike Duplicate (MSD) Report

Matrix: WATER				Matrix Spike (MS) and Matrix Spike Duplicate (MSD) Report							
				Spike	Spike Re	ecovery (%)	Recovery	Limits (%)	RPD	(%)	
Laboratory sample ID	Sample ID	Method: Compound	CAS Number	Concentration	MS	MSD	Low	High	Value	Control Limit	
ED/EK: Inorgani	ic Nonmetallic Parameters (Q0	C Lot: 4752185)									
HK2244326-042	Anonymous	EK071K: Reactive Phosphorus as P	14265-44- 2	5 mg/L	97.3		75.0	125			
ED/EK: Inorgani	ic Nonmetallic Parameters (QC	C Lot: 4755542)									
HK2248402-001	Anonymous	ED045K: Chloride	16887-00- 6	5 mg/L	96.3		75.0	125			
ED/EK: Inorgani	ic Nonmetallic Parameters (Q0	C Lot: 4755543)									
HK2248672-001	Anonymous	ED041K: Sulphate as SO4 - Turbidimetric		5 mg/L	91.7		75.0	125			
ED/EK: Inorgani	ic Nonmetallic Parameters (Q0	C Lot: 4758623)									
HK2248482-002	WM2	EK061A: Total Kjeldahl Nitrogen as N		0.5 mg/L	109		75.0	125			
ED/EK: Inorgani	ic Nonmetallic Parameters (Q0	C Lot: 4767856)									
HK2249232-001	Anonymous	EK055K: Ammonia as N	7664-41-7	50 mg/L	91.0		75.0	125			
EP: Aggregate 0	Organics (QC Lot: 4766370)										
HK2244301-157	Anonymous	EP005: Total Organic Carbon		25 mg/L	102		75.0	125			
EP: Aggregate (Organics (QC Lot: 4767756)										
HK2248376-001	Anonymous	EP026C: Chemical Oxygen Demand		10 mg/L	109		75.0	125			
EG: Metals and	Major Cations - Total (QC Lot	: 4752298)									
HK2248482-001	WM1	EG032: Calcium	7440-70-2	2000 μg/L	104		75.0	125			
		EG032: Iron	7439-89-6	2000 μg/L	106		75.0	125			
		EG032: Magnesium	7439-95-4	2000 μg/L	106		75.0	125			
		EG032: Potassium	7440-09-7	2000 μg/L	108		75.0	125			
		EG032: Sodium	7440-23-5	2000 μg/L	# Not		75.0	125			
					Determined						
	Major Cations - Total (QC Lot										
HK2248482-001	WM1	EG020: Cadmium	7440-43-9	5 μg/L	110		75.0	125			
		EG020: Copper	7440-50-8	50 μg/L	105		75.0	125			
		EG020: Lead EG020: Manganese	7439-92-1 7439-96-5	50 μg/L 50 μg/L	102 107		75.0 75.0	125 125			
I	1		1 400 00-0	00 μg/ L	101		70.0	120		<u> </u>	

: 9 of 9

Client


ACUMEN LABORATORY AND TESTING LIMITED


Work Order HK2248482




Matrix: WATER	Matrix: WATER			Matrix Spike (MS) and Matrix Spike Duplicate (MSD) Report						
				Spike	Spike Re	ocovery (%)	Recovery I	Limits (%)	RPD	(%)
Laboratory	Sample ID	Method: Compound	CAS Number	Concentration	MS	MSD	Low	High	Value	Control
sample ID										Limit
EG: Metals and I	Major Cations - Total (QC Lot: 4752299)	- Continued								
HK2248482-001	WM1	EG020: Nickel	7440-02-0	50 μg/L	103		75.0	125		
		EG020: Zinc	7440-66-6	50 μg/L	104		75.0	125		


Appendix F












































Appendix G

Notification of Environmental Quality Limits Exceedance

Construction Dust

Manitaring Station	Monitoring	No. of Exceedance				
Monitoring Station	Parameter(s)	Action Level	Limit Level			
WM1	1-hr TSP	0	0			
	24-hr TSP	0	0			
\A/\A/\.	1-hr TSP	0	0			
WM2	24-hr TSP	0	0			

Noise Monitoring

Manitarina Otation	Monitoring	No. of Exceedance				
Monitoring Station	Parameter(s)	Action Level	Limit Level			
NM1a		0	0			
NM2a	LAeq (30mins)	0	0			

Surface Water Monitoring

Manitaring Station	Monitoring	No. of Exceedance				
Monitoring Station	Parameter(s)	Action Level	Limit Level			
	Dissolved ()xygen	0	0			
10/044	рН	0	0			
WM1	Turbidity	0	0			
	Suspended Solids	0	0			
	Dissolved Oxygen	0	0			
MAAO	рН	0	0			
WM2	Turbidity	0	0			
	Suspended Solids	0	0			

Appendix H

Date & Time		
(YYYYMMBB_HHMM)	Wind Speed (m/s)	Wind Direction (From)
20221201_0000	3.9	N
20221201 0010	4.2	N
20221201_0020	4.7	N
20221201_0020	4.7	N
20221201_0030	5	NNE
20221201_0040	4.4	N
20221201 0050	4.7	N
20221201 0100	4.7	NNE
20221201_0110	4.7	NNE
20221201_0120	5.3	N
20221201_0130	5.8	N
20221201 0140	5.3	N
20221201 0150	4.7	N
20221201_0200	4.2	NNE
20221201_0210	5	NNE
20221201_0220	4.4	N
20221201 0230	5	N
20221201 0240	4.4	N
	4.2	N
20221201_0250		
20221201_0300	4.2	N
20221201_0310	3.9	N
20221201_0320	4.2	N
20221201 0330	5	NNE
20221201_0340	4.4	N N
20221201_0350	5.3	N
20221201_0400	5	N
20221201_0410	5.3	NNE
20221201 0420	5	N
20221201_0430	4.7	N
20221201_0440	4.7	N
20221201_0450	4.7	N
20221201_0500	5.3	N
20221201 0510	5.6	N
20221201 0520	5.3	N
20221201_0530	4.2	NNE
20221201_0540	4.4	N
20221201_0550	4.4	N
20221201 0600	5.8	N
20221201 0610	3.9	N
20221201_0620	3.3	N
20221201_0630	4.2	N
20221201_0640	3.9	N
20221201_0650	4.2	N
20221201 0700	4.4	NNE
20221201 0710	4.2	N
	3.9	N
20221201_0720		
20221201_0730	3.9	N
20221201_0740	4.4	N
20221201_0750	4.4	NNE
20221201 0800	4.2	N
20221201_0810	3.9	N
20221201_0820	4.2	N N
20221201_0830	3.3	N
20221201_0840	3.6	N
20221201_0850	4.2	N
20221201_0900	3.3	N
20221201_0910	4.2	N
20221201_0920	3.3	N
20221201_0930	3.3	NNE
20221201_0940	3.1	N
20221201_0950	3.3	N
20221201 1000	3.3	N
20221201_1000	4.2	N
20221201_1020	3.6	N
20221201_1030	3.9	N
20221201_1040	4.4	N
20221201 1050	3.3	N
20221201_100	4.2	N
20221201_1110	4.7	NNE
20221201_1120	4.7	NNE
20221201_1130	4.7	N
20221201 1140	4.7	NNE
20221201_1140	5	N N
20221201_1130	, , , , , , , , , , , , , , , , , , ,	IN

Date & Time		
(YYYYMMBB_HHMM)	Wind Speed (m/s)	Wind Direction (From)
20221201_1200	4.7	N
20221201_1210	5.3	N
20221201_1220	4.7	N
20221201_1230	3.9	N
20221201_1240	4.7	N
20221201_1250	4.4	N
20221201_1300	3.9	N
20221201_1310	4.2	N
20221201_1320	4.2	N
20221201_1330	3.3	N
20221201_1340	4.7	NNE
20221201_1350	4.2	N
20221201_1400	4.7	N
20221201_1410	5	N
20221201_1420	4.7	N
20221201_1430	4.4	N
20221201_1440	5	N
20221201_1450	5	N
20221201_1500	5.3	N
20221201_1510	4.7	N
20221201_1520	4.2	N
20221201_1530	4.2	N
20221201_1540	5.3	N
20221201_1550	5.3	N
20221201_1600	5	N
20221201_1610	3.9	N
20221201_1620	4.2	N
20221201_1630	4.7	N
20221201_1640	4.4	N
20221201_1650	4.2	N
20221201_1700	5.3	N
20221201_1710	4.4	N
20221201_1720	3.9	N
20221201_1730	3.9	N
20221201_1740	5	N
20221201_1750	5	N
20221201_1800	3.9	N
20221201_1810	3.9	N
20221201_1820	4.2	N
20221201_1830	3.9	N
20221201_1840	3.9	N
20221201_1850	4.7	N
20221201_1900	4.7	N
20221201_1910	3.9	N
20221201_1920	4.4	N
20221201_1930	4.7	N
20221201_1940	5.3	N
20221201_1950	4.4	N
20221201_2000	3.9	N
20221201_2010	4.2	N
20221201_2020	4.4	N
20221201_2030	4.4	N
20221201_2040	4.4	N
20221201_2050	3.9	N
20221201_2100	3.6	N
20221201_2110	3.9	N
20221201_2120	4.2	N
20221201_2130	3.1	N
20221201_2140	3.3	N
20221201_2150	3.3	N
20221201_2200	3.3	N
20221201_2210	4.2	N
20221201_2220	5	N
20221201_2230	4.7	N
20221201_2240	5	N
20221201_2250	5	N
20221201_2300	5	N
20221201_2310	4.7	N
20221201_2320	3.9	N
20221201_2330	3.6	N
20221201_2340	3.9	N
20221201_2350	3.3	N

	· · · · · · · · · · · · · · · · · · ·	
Date & Time		
(YYYYMMBB_HHMM)	Wind Speed (m/s)	Wind Direction (From)
20221202_0000	3.9	N
20221202_0010	3.1	N
20221202_0020	4.2	N
20221202_0020	4.2	N N
20221202_0030	4.7	N
20221202_0040	3.9	N
20221202_0050	4.2	N
20221202_0100	3.9	N
20221202_0110	3.3	N
20221202_0120	3.9	N
20221202_0130	3.1	N
20221202_0140	3.3	N N
20221202_0150	4.2	N .
20221202_0200	4.2	N N
20221202_0210	4.7	NNE
20221202_0220	5.3	NNE
20221202_0230	4.7	N N
20221202_0240	4.7	N N
20221202_0250	4.4 4.7	N N
20221202_0300		N NNE
20221202_0310	4.7 4.2	NNE N
20221202_0320	4.2	N N
20221202_0330 20221202_0340	4.2	N N
20221202_0340	4.7	N N
20221202_0350	5	N N
20221202_0400	4.4	N N
20221202_0410	5	N N
20221202_0420	4.7	N
20221202_0440	5	N
20221202_0440	4.4	N
20221202_0500	4.7	N
20221202_0500	5	N N
20221202_0510	5.3	N N
20221202_0530	5.3	N N
20221202_0530	5	N
20221202_0540	5.3	N
20221202_0530	5.5	N N
20221202_0000	4.7	N
20221202_0620	5.3	N N
20221202_0630	4.7	N
20221202 0640	5	N
20221202 0650	4.7	N
20221202 0700	4.2	N
20221202 0710	4.2	N
20221202 0720	5	N
20221202_0730	4.7	N
20221202 0740	4.2	N
20221202_0750	4.7	N
20221202_0800	4.4	N
20221202_0810	4.2	N
20221202_0820	3.9	N
20221202_0830	4.4	N
20221202_0840	5	N
20221202_0850	4.7	N
20221202_0900	5.8	N
20221202_0910	5	N
20221202_0920	4.4	N
20221202_0930	5	N
20221202_0940	4.7	N
20221202_0950	5	N
20221202_1000	5.3	N
20221202_1010	5	N
20221202_1020	5	N
20221202_1030	4.7	N
20221202_1040	5.3	N
20221202_1050	4.7	N
20221202_1100	4.7	N
20221202_1110	4.4	N
20221202_1120	3.9	N
20221202_1130	3.9	N
20221202_1140	3.6	N
20221202_1150	3.3	N

CYYYMMBB HHMM Wind Speed (m/s) Wind Direction (From)	Date & Time		
20221202 1210	(YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (From)
2021202 1210 3.6 N			
2021202 1220 3.1 N			
2021102 1240 2.8 NNW			
20221202 1240 2.8			
20212102 1550 2.8			
20221202 1300 2.2 NNW			
20221202 1310 2.2 NNW			
20221202 1320 2.2 NNW			
20221202 1340 2.5 NNW 20221202 1350 1.7 NNW 20221202 1400 1.9 -			
20221202 1340			
20221202 1350 1.7			
20221202 1400 1.9			
20221202 1410			NNVV
20221202_1420			-
2021202_1430			
20221202_1440	_		
2021202 1450 2.5 NNW			
20221202_1500 2.2 NW			
20221202_1510			
20221202_1530 2.8			
20221202_1530 2.5	20221202_1510		NNW
20221202_1550 2.8	20221202_1520	2.8	N
20221202_1650 2.8	20221202_1530	2.5	NNW
20221202_1600	20221202_1540	2.5	N
20221202_1610 2.2 N	20221202_1550	2.8	N
20221202_1620	20221202_1600	1.7	NNW
20221202_1630	20221202_1610	2.2	N
20221202_1640 2.2 NNW	20221202_1620	1.7	N
20221202_1650 2.8	20221202 1630	1.7	NNW
20221202_1700 2.5 N 20221202_1710 2.2 N 20221202_1730 1.9 N 20221202_1730 1.4 NNW 20221202_1740 1.9 NNW 20221202_1750 2.2 NNW 20221202_1810 1.7 N 20221202_1820 1.7 N 20221202_1830 1.9 NNW 20221202_1840 2.2 N 20221202_1840 2.2 N 20221202_1850 1.7 NNW 20221202_1900 1.7 NNW 20221202_1900 1.7 NNW 20221202_1910 1.7 NNW 20221202_1930 1.7 N 20221202_1940 2.2 N 20221202_1950 1.7 NNW 20221202_2000 1.7 N 20221202_2000 1.7 N 20221202_2000 1.7 N 20221202_2000 1.7 N 20221202_2000	20221202 1640	2.2	NNW
20221202_1700 2.5 N 20221202_1710 2.2 N 20221202_1730 1.9 N 20221202_1730 1.4 NNW 20221202_1740 1.9 NNW 20221202_1750 2.2 NNW 20221202_1810 1.7 N 20221202_1820 1.7 N 20221202_1830 1.9 NNW 20221202_1840 2.2 N 20221202_1840 2.2 N 20221202_1850 1.7 NNW 20221202_1900 1.7 NNW 20221202_1900 1.7 NNW 20221202_1910 1.7 NNW 20221202_1930 1.7 N 20221202_1940 2.2 N 20221202_1950 1.7 NNW 20221202_2000 1.7 N 20221202_2000 1.7 N 20221202_2000 1.7 N 20221202_2000 1.7 N 20221202_2000	20221202 1650	2.8	N
20221202_1710 2.2 N 20221202_1720 1.9 N 20221202_1740 1.9 NNW 20221202_1750 2.2 NNW 20221202_1800 1.7 N 20221202_1810 2.2 NNW 20221202_1830 1.7 N 20221202_1840 2.2 N 20221202_1850 1.7 NNW 20221202_1850 1.7 NNW 20221202_1850 1.7 NNW 20221202_1900 1.7 NNW 20221202_1900 1.7 NNW 20221202_1910 1.7 NNW 20221202_1930 1.7 N 20221202_1940 2.2 N 20221202_1940 2.2 N 20221202_2000 1.7 NNW 20221202_2000 1.7 N 20221202_2000 1.7 N 20221202_2000 1.7 N 20221202_2000 1.7 N 20221202_2000			
20221202_1730 1.9 N 20221202_1730 1.4 NNW 20221202_1750 2.2 NNW 20221202_1800 1.7 N 20221202_1810 2.2 NNW 20221202_1820 1.7 N 20221202_1830 1.9 NNW 20221202_1840 2.2 N 20221202_1850 1.7 NNW 20221202_1900 1.7 NNW 20221202_1910 1.7 NNW 20221202_1920 2.2 NNW 20221202_1930 1.7 NNW 20221202_1940 2.2 N 20221202_1940 2.2 N 20221202_2000 1.7 NNW 20221202_2000 1.7 N 20221202_2000			
20221202_1730 1.4 NNW 20221202_1740 1.9 NNW 20221202_1750 2.2 NNW 20221202_1810 2.2 NNW 20221202_1830 1.7 N 20221202_1830 1.9 NNW 20221202_1840 2.2 N 20221202_1850 1.7 NNW 20221202_1900 1.7 NNW 20221202_1910 1.7 NNW 20221202_1920 2.2 NNW 20221202_1930 1.7 N 20221202_1940 2.2 N 20221202_1950 1.7 NNW 20221202_1950 1.7 NNW 20221202_2000 1.7 N 20221202_2010 1.1 NNW 20221202_2000 1.7 N 20221202_2000			
20221202_1740 1.9 NNW 20221202_1750 2.2 NNW 20221202_1800 1.7 N 20221202_1820 1.7 N 20221202_1830 1.9 NNW 20221202_1830 1.9 NNW 20221202_1850 1.7 NNW 20221202_1900 1.7 NNW 20221202_1910 1.7 NNW 20221202_1930 1.7 NNW 20221202_1940 2.2 N 20221202_1940 2.2 N 20221202_1950 1.7 NNW 20221202_1950 1.7 NNW 20221202_2000 1.7 N 20221202_2010 1.1 NNW 20221202_2020 1.7 N 20221202_2030 2.2 N 20221202_2040 1.7 N 20221202_2040 1.7 N 20221202_2100 1.7 NNW 20221202_2100 1.7 NNW 20221202_2100 <td></td> <td></td> <td></td>			
20221202 1750 2.2 NNW 20221202 1800 1.7 N 20221202 1810 2.2 NNW 20221202 1830 1.7 N 20221202 1840 2.2 N 20221202 1850 1.7 NNW 20221202 1900 1.7 NNW 20221202 1910 1.7 NNW 20221202 1920 2.2 NNW 20221202 1940 2.2 N 20221202 1950 1.7 NNW 20221202 1950 1.7 NNW 20221202 2000 1.7 NNW 20221202 2000 1.7 N 20221202 2010 1.1 NNW 20221202 2020 1.7 N 20221202 2030 2.2 N 20221202 2040 1.7 N 20221202 2050 1.9 NNW 20221202 2100 1.7 NNW 20221202 2100 1.7 NNW 20221202 2100 1.7 NNW 20221202 2100 </td <td></td> <td></td> <td></td>			
20221202 1800 1.7 N 20221202 1810 2.2 NNW 20221202 1820 1.7 N 20221202 1830 1.9 NNW 20221202 1840 2.2 N 20221202 1850 1.7 NNW 20221202 1900 1.7 NNW 20221202 1910 1.7 NNW 20221202 1920 2.2 NNW 20221202 1940 2.2 N 20221202 1950 1.7 NNW 20221202 1950 1.7 NNW 20221202 2000 1.7 NNW 20221202 2010 1.1 NNW 20221202 2020 1.7 N 20221202 2030 2.2 N 20221202 2040 1.7 N 20221202 2050 1.9 NNW 20221202 2100 1.7 N 20221202 2100 1.7 N 20221202 2100 1.7 N 20221202 2100 1.7 NNW 20221202 2100			
20221202_1810 2.2 NNW 20221202_1820 1.7 N 20221202_1830 1.9 NNW 20221202_1840 2.2 N 20221202_1850 1.7 NNW 20221202_1900 1.7 NNW 20221202_1910 1.7 NNW 20221202_1920 2.2 NNW 20221202_1930 1.7 N 20221202_1940 2.2 N 20221202_1950 1.7 NNW 20221202_2000 1.7 N 20221202_2010 1.1 NNW 20221202_2020 1.7 N 20221202_2030 2.2 N 20221202_2030 2.2 N 20221202_2040 1.7 N 20221202_2050 1.9 NNW 20221202_2100 1.7 NNW 20221202_2100 1.7 NNW 20221202_2100 1.7 NNW 20221202_2130 1.7 NNW 20221202_2130 <td></td> <td></td> <td></td>			
20221202_1820 1.7 N 20221202_1830 1.9 NNW 20221202_1840 2.2 N 20221202_1850 1.7 NNW 20221202_1900 1.7 NNW 20221202_1910 1.7 NNW 20221202_1920 2.2 NNW 20221202_1940 2.2 N 20221202_1950 1.7 NNW 20221202_2000 1.7 N 20221202_2010 1.1 NNW 20221202_2020 1.7 N 20221202_2030 2.2 N 20221202_2030 2.2 N 20221202_2040 1.7 N 20221202_2050 1.9 NNW 20221202_2100 1.7 NNW 20221202_2100 </td <td></td> <td></td> <td></td>			
20221202_1830 1.9 NNW 20221202_1840 2.2 N 20221202_1850 1.7 NNW 20221202_1900 1.7 NNW 20221202_1910 1.7 NNW 20221202_1920 2.2 NNW 20221202_1930 1.7 N 20221202_1950 1.7 NNW 20221202_2000 1.7 N 20221202_2000 1.7 N 20221202_2010 1.1 NNW 20221202_2030 2.2 N 20221202_2030 2.2 N 20221202_2040 1.7 N 20221202_2050 1.9 NNW 20221202_2100 1.7 NNW 20221202_2140 1.7 N 20221202_2140 </td <td>_</td> <td></td> <td></td>	_		
20221202 1840 2.2 N 20221202 1850 1.7 NNW 20221202 1900 1.7 NNW 20221202 1910 1.7 NNW 20221202 1920 2.2 NNW 20221202 1930 1.7 N 20221202 1950 1.7 NNW 20221202 2000 1.7 N 20221202 2010 1.1 NNW 20221202 2020 1.7 N 20221202 2030 2.2 N 20221202 2040 1.7 N 20221202 2050 1.9 NNW 20221202 2100 1.7 NNW 20221202 2140 1.9 N 20221202 2150			
20221202_1850 1.7 NNW 20221202_1900 1.7 NNW 20221202_1910 1.7 NNW 20221202_1930 2.2 NNW 20221202_1940 2.2 N 20221202_1950 1.7 NNW 20221202_2000 1.7 N 20221202_2010 1.1 NNW 20221202_2030 2.2 N 20221202_2040 1.7 N 20221202_2040 1.7 N 20221202_2050 1.9 NNW 20221202_2100 1.7 N 20221202_2100 1.7 N 20221202_2100 1.7 N 20221202_2200 </td <td></td> <td></td> <td></td>			
20221202			
20221202_1910 1.7 NNW 20221202_1920 2.2 NNW 20221202_1930 1.7 N 20221202_1940 2.2 N 20221202_2950 1.7 NNW 20221202_2000 1.7 N 20221202_2010 1.1 NNW 20221202_2020 1.7 N 20221202_2030 2.2 N 20221202_2040 1.7 N 20221202_2050 1.9 NNW 20221202_2100 1.7 NNW 20221202_2110 1.7 NNW 20221202_2120 1.7 NNW 20221202_2130 1.7 NNW 20221202_2130 1.7 N 20221202_2140 1.9 N 20221202_2140 1.9 N 20221202_2150 1.7 N 20221202_2200 1.7 N 20221202_2200 1.7 N 20221202_2200 1.4 N 20221202_2200			
20221202_1920 2.2 NNW 20221202_1930 1.7 N 20221202_1940 2.2 N 20221202_1950 1.7 NNW 20221202_2000 1.7 N 20221202_2010 1.1 NNW 20221202_2020 1.7 N 20221202_2030 2.2 N 20221202_2050 1.9 NNW 20221202_2100 1.7 NNW 20221202_2100 1.7 NNW 20221202_2110 1.7 NNW 20221202_2120 1.7 NNW 20221202_2130 1.7 N 20221202_2130 1.7 N 20221202_2140 1.9 N 20221202_2150 1.7 N 20221202_2200 1.7 N 20221202_2200 1.7 N 20221202_2210 1.4 N 20221202_2200 1.4 N 20221202_2200 1.4 N 20221202_2240			
20221202_1930 1.7 N 20221202_1940 2.2 N 20221202_1950 1.7 NNW 20221202_2000 1.7 N 20221202_2010 1.1 NNW 20221202_2020 1.7 N 20221202_2030 2.2 N 20221202_2040 1.7 N 20221202_2050 1.9 NNW 20221202_2100 1.7 NNW 20221202_2110 1.7 NNW 20221202_2130 1.7 NNW 20221202_2130 1.7 N 20221202_2130 1.7 N 20221202_2140 1.9 N 20221202_2150 1.7 N 20221202_2150 1.7 N 20221202_2210 1.4 N 20221202_2210 1.4 N 20221202_2210 1.4 N 20221202_2210 1.4 N 20221202_230 1.4 NNW 20221202_230			
20221202_1940 2.2 N 20221202_1950 1.7 NNW 20221202_2000 1.7 N 20221202_2020 1.1 NNW 20221202_2030 2.2 N 20221202_2040 1.7 N 20221202_2050 1.9 NNW 20221202_2100 1.7 NNW 20221202_2110 1.7 NNW 20221202_2120 1.7 NNW 20221202_2130 1.7 N 20221202_2140 1.9 N 20221202_2140 1.9 N 20221202_2150 1.7 N 20221202_2150 1.7 N 20221202_2200 1.7 N 20221202_2210 1.4 N 20221202_2210 1.4 N 20221202_230 1.4 NNW 20221202_230 1.4 NNW 20221202_230 1.4 NNW 20221202_230 1.7 NNW 20221202_2310			
20221202_1950 1.7 NNW 20221202_2000 1.7 N 20221202_2010 1.1 NNW 20221202_2030 2.2 N 20221202_2040 1.7 N 20221202_2050 1.9 NNW 20221202_2100 1.7 NNW 20221202_2110 1.7 NNW 20221202_2120 1.7 NNW 20221202_2130 1.7 N 20221202_2140 1.9 N 20221202_2140 1.9 N 20221202_2150 1.7 N 20221202_2140 1.9 N 20221202_2150 1.7 N 20221202_2200 1.7 N 20221202_2200 1.7 N 20221202_2210 1.4 N 20221202_2230 1.4 NNW 20221202_2230 1.4 NNW 20221202_2300 2.2 N 20221202_2310 1.7 NNW 20221202_2310	20221202_1930	1.7	N
20221202_2000 1.7 N 20221202_2010 1.1 NNW 20221202_2020 1.7 N 20221202_2040 1.7 N 20221202_2050 1.9 NNW 20221202_2100 1.7 NNW 20221202_2110 1.7 NNW 20221202_2120 1.7 NNW 20221202_2130 1.7 N 20221202_2140 1.9 N 20221202_2150 1.7 N 20221202_2150 1.7 N 20221202_2250 1.7 N 20221202_2200 1.7 N 20221202_2200 1.4 N 20221202_2230 1.4 N 20221202_2230 1.4 NNW 20221202_2300 2.2 N 20221202_2310 1.7 NNW 20221202_2310 1.7 NNW 20221202_2330 1.7 NNW 20221202_2330 1.7 NNW 20221202_2330		2.2	
20221202_2010 1.1 NNW 20221202_2020 1.7 N 20221202_2040 1.7 N 20221202_2050 1.9 NNW 20221202_2100 1.7 NNW 20221202_2110 1.7 NNW 20221202_2120 1.7 NNW 20221202_2130 1.7 N 20221202_2140 1.9 N 20221202_2150 1.7 N 20221202_2150 1.7 N 20221202_2150 1.7 N 20221202_2200 1.7 N 20221202_2200 1.4 N 20221202_2210 1.4 N 20221202_2230 1.4 NNW 20221202_2230 1.4 NNW 20221202_2300 2.2 N 20221202_2300 2.2 N 20221202_2310 1.7 NNW 20221202_2330 1.7 NNW 20221202_2330 1.7 NNW 20221202_2330	20221202_1950	1.7	NNW
20221202_2020 1.7 N 20221202_2030 2.2 N 20221202_2040 1.7 N 20221202_2050 1.9 NNW 20221202_2100 1.7 NNW 20221202_2110 1.7 NNW 20221202_2120 1.7 NNW 20221202_2130 1.7 N 20221202_2140 1.9 N 20221202_2150 1.7 N 20221202_2200 1.7 N 20221202_2210 1.4 N 20221202_2210 1.4 N 20221202_2230 1.4 NNW 20221202_2230 1.4 NNW 20221202_2300 2.2 N 20221202_2300 2.2 N 20221202_2320 1.7 NNW 20221202_2330 1.7 NNW 20221202_2330 1.7 NNW 20221202_2330 1.7 NNW 20221202_2340 1.4 NNW	20221202_2000	1.7	N
20221202_2030 2.2 N 20221202_2040 1.7 N 20221202_2050 1.9 NNW 20221202_2100 1.7 NNW 20221202_2110 1.7 NNW 20221202_2120 1.7 NNW 20221202_2130 1.7 N 20221202_2140 1.9 N 20221202_2150 1.7 N 20221202_2200 1.7 N 20221202_2210 1.4 N 20221202_2210 1.4 N 20221202_2230 1.4 NNW 20221202_2240 1.4 NNW 20221202_2240 1.4 NNW 20221202_2300 2.2 N 20221202_2310 1.7 N 20221202_2320 1.7 NNW 20221202_2330 1.7 NNW 20221202_2330 1.7 NNW 20221202_2330 1.7 NNW 20221202_2340 1.4 NNW	20221202_2010	1.1	NNW
20221202_2040 1.7 N 20221202_2050 1.9 NNW 20221202_2100 1.7 NNW 20221202_2110 1.7 NNW 20221202_2120 1.7 NNW 20221202_2130 1.7 N 20221202_2140 1.9 N 20221202_2150 1.7 N 20221202_2200 1.7 N 20221202_2210 1.4 N 20221202_2220 1.4 N 20221202_2230 1.4 NNW 20221202_2240 1.4 NNW 20221202_2250 1.7 NNW 20221202_2300 2.2 N 20221202_2310 1.7 N 20221202_2320 1.7 NNW 20221202_2330 1.7 NNW 20221202_2330 1.7 NNW 20221202_2340 1.4 NNW	20221202_2020	1.7	N
20221202_2050 1.9 NNW 20221202_2100 1.7 NNW 20221202_2110 1.7 NNW 20221202_2120 1.7 NNW 20221202_2130 1.7 N 20221202_2140 1.9 N 20221202_2150 1.7 N 20221202_2200 1.7 N 20221202_2210 1.4 N 20221202_2220 1.4 N 20221202_2230 1.4 NNW 20221202_2240 1.4 NNW 20221202_2250 1.7 NNW 20221202_2300 2.2 N 20221202_2310 1.7 N 20221202_2320 1.7 NNW 20221202_2330 1.7 NNW 20221202_2330 1.7 NNW 20221202_2340 1.4 NNW	20221202_2030	2.2	N
20221202_2100 1.7 NNW 20221202_2110 1.7 NNW 20221202_2120 1.7 NNW 20221202_2130 1.7 N 20221202_2140 1.9 N 20221202_2150 1.7 N 20221202_2200 1.7 N 20221202_2210 1.4 N 20221202_2220 1.4 N 20221202_2230 1.4 NNW 20221202_2230 1.4 NNW 20221202_2250 1.7 NNW 20221202_2300 2.2 N 20221202_2310 1.7 N 20221202_2330 1.7 NNW 20221202_2330 1.7 NNW 20221202_2340 1.4 NNW	20221202_2040	1.7	N
20221202_2110 1.7 NNW 20221202_2120 1.7 NNW 20221202_2130 1.7 N 20221202_2140 1.9 N 20221202_2150 1.7 N 20221202_2200 1.7 N 20221202_2210 1.4 N 20221202_2220 1.4 N 20221202_2230 1.4 NNW 20221202_2230 1.4 NNW 20221202_2240 1.4 NNW 20221202_2300 2.2 N 20221202_2300 2.2 N 20221202_2310 1.7 NNW 20221202_2330 1.7 NNW 20221202_2330 1.7 NNW 20221202_2340 1.4 NNW	20221202_2050	1.9	NNW
20221202_2120 1.7 NNW 20221202_2130 1.7 N 20221202_2140 1.9 N 20221202_2150 1.7 N 20221202_2200 1.7 N 20221202_2210 1.4 N 20221202_2220 1.4 N 20221202_2230 1.4 NNW 20221202_2240 1.4 NNW 20221202_2250 1.7 NNW 20221202_2300 2.2 N 20221202_2310 1.7 N 20221202_2320 1.7 NNW 20221202_2330 1.7 NNW 20221202_2340 1.4 NNW	20221202_2100	1.7	NNW
20221202_2130 1.7 N 20221202_2140 1.9 N 20221202_2150 1.7 N 20221202_2200 1.7 N 20221202_2210 1.4 N 20221202_2220 1.4 N 20221202_2230 1.4 NNW 20221202_2240 1.4 NNW 20221202_2250 1.7 NNW 20221202_2300 2.2 N 20221202_2310 1.7 N 20221202_2320 1.7 NNW 20221202_2330 1.7 NNW 20221202_2340 1.4 NNW	20221202_2110	1.7	NNW
20221202_2130 1.7 N 20221202_2140 1.9 N 20221202_2150 1.7 N 20221202_2200 1.7 N 20221202_2210 1.4 N 20221202_2220 1.4 N 20221202_2230 1.4 NNW 20221202_2240 1.4 NNW 20221202_2250 1.7 NNW 20221202_2300 2.2 N 20221202_2310 1.7 N 20221202_2320 1.7 NNW 20221202_2330 1.7 NNW 20221202_2340 1.4 NNW			
20221202_2140 1.9 N 20221202_2150 1.7 N 20221202_2200 1.7 N 20221202_2210 1.4 N 20221202_2230 1.4 NNW 20221202_2230 1.4 NNW 20221202_2240 1.4 NNW 20221202_2250 1.7 NNW 20221202_2300 2.2 N 20221202_2310 1.7 N 20221202_2320 1.7 NNW 20221202_2330 1.7 NNW 20221202_2330 1.7 NNW 20221202_2340 1.4 NNW	_		
20221202_2150 1.7 N 20221202_2200 1.7 N 20221202_2210 1.4 N 20221202_2220 1.4 N 20221202_2230 1.4 NNW 20221202_2240 1.4 NNW 20221202_2250 1.7 NNW 20221202_2300 2.2 N 20221202_2310 1.7 N 20221202_2320 1.7 NNW 20221202_2330 1.7 NNW 20221202_2330 1.7 NNW 20221202_2340 1.4 NNW	20221202 2140	1.9	N
20221202_2200 1.7 N 20221202_2210 1.4 N 20221202_2220 1.4 N 20221202_2230 1.4 NNW 20221202_2240 1.4 NNW 20221202_2250 1.7 NNW 20221202_2300 2.2 N 20221202_2310 1.7 N 20221202_2320 1.7 NNW 20221202_2330 1.7 NNW 20221202_2330 1.7 NNW 20221202_2340 1.4 NNW			
20221202_2210 1.4 N 20221202_2220 1.4 N 20221202_2230 1.4 NNW 20221202_2240 1.4 NNW 20221202_2250 1.7 NNW 20221202_2300 2.2 N 20221202_2310 1.7 N 20221202_2320 1.7 NNW 20221202_2330 1.7 NNW 20221202_2340 1.4 NNW			
20221202 2220 1.4 N 20221202 2230 1.4 NNW 20221202 2240 1.4 NNW 20221202 2250 1.7 NNW 20221202 2300 2.2 N 20221202 2310 1.7 N 20221202 2320 1.7 NNW 20221202 2330 1.7 NNW 20221202 2340 1.4 NNW			
20221202_2230 1.4 NNW 20221202_2240 1.4 NNW 20221202_2250 1.7 NNW 20221202_2300 2.2 N 20221202_2310 1.7 N 20221202_2320 1.7 NNW 20221202_2330 1.7 NNW 20221202_2340 1.4 NNW			
20221202_2240 1.4 NNW 20221202_2250 1.7 NNW 20221202_2300 2.2 N 20221202_2310 1.7 N 20221202_2320 1.7 NNW 20221202_2330 1.7 NNW 20221202_2340 1.4 NNW			
20221202_2250 1.7 NNW 20221202_2300 2.2 N 20221202_2310 1.7 N 20221202_2320 1.7 NNW 20221202_2330 1.7 NNW 20221202_2340 1.4 NNW			
20221202_2300 2.2 N 20221202_2310 1.7 N 20221202_2320 1.7 NNW 20221202_2330 1.7 NNW 20221202_2340 1.4 NNW			
20221202_2310 1.7 N 20221202_2320 1.7 NNW 20221202_2330 1.7 NNW 20221202_2340 1.4 NNW			
20221202_2320 1.7 NNW 20221202_2330 1.7 NNW 20221202_2340 1.4 NNW			
20221202_2330 1.7 NNW 20221202_2340 1.4 NNW			
20221202_2340 1.4 NNW			
20221202_2350 1.4 NNW			
	20221202_2350	1.4	NNW

Date & Time		
(YYYYMMBB_HHMM)	Wind Speed (m/s)	Wind Direction (From)
20221203_0000	1.4	NNW
20221203_0010	1.4	N
20221203_0020	1.1	N
20221203_0030	1.1	NNW
20221203_0040	1.4	NW
20221203_0050	1.7	NNW
20221203_0100	1.4	NNW
20221203_0110	1.7	NNW
20221203_0120	1.7	NNW
20221203_0130	2.5	NNW
20221203_0140	2.5	NNW
20221203 0150	2.2	NNW
20221203 0200	2.2	N
20221203 0210	2.5	N
20221203 0220	2.8	N
20221203 0230	2.5	N
20221203 0240	1.7	NNW
20221203 0250	2.2	NNW
20221203_0300	1.4	NNW
20221203_0310	2.5	NNW
20221203_0310	2.2	N
20221203_0320	1.7	N N
20221203_0340	1.9	NNW
20221203_0350	2.2	NNW
20221203_0400	2.2	NNW
20221203_0410	2.2	NNW
20221203_0420	2.2	NNW
20221203_0430	2.2	NNW
20221203_0440	2.5	NNW
20221203_0450	2.5	NNW
20221203_0500	2.8	NNW
20221203_0510	2.8	NNW
20221203_0520	2.8	NNW
20221203_0530	2.5	NW
20221203_0540	2.5	NW
20221203 0550	2.2	NW
20221203 0600	2.5	NW
20221203 0610	2.5	NNW
20221203_0620	2.2	NW
20221203_0630	2.2	NW
20221203_0640	2.2	NNW
20221203_0040	2.2	NNW
20221203_0030	1.7	NNW
		NNW
20221203_0710	2.5	
20221203_0720	2.8	NNW
20221203_0730	2.8	NNW
20221203_0740	2.8	NW
20221203_0750	2.8	NW
20221203_0800	2.8	NW
20221203_0810	2.2	NW
20221203_0820	2.5	NNW
20221203_0830	3.1	NNW
20221203_0840	2.5	NNW
20221203_0850	2.5	NNW
20221203_0900	2.8	NW
20221203_0910	2.5	NNW
20221203_0920	2.5	NNW
20221203_0930	2.8	NNW
20221203_0940	2.8	N
20221203_0950	2.5	NNW
20221203 1000	2.5	NNW
20221203_1010	2.5	NNW
20221203_1020	2.2	NNW
20221203_1030	2.5	NNW
20221203_1030	2.5	NNW
20221203_1040	2.8	NNW
20221203_1030	3.1	NW
20221203_1110	3.1	NNW
20221203_1120	2.8	NNW
20221203_1130	2.5	NNW
20221203_1140	2.2	-
20221203_1150	2.8	NW

Date & Time		
(YYYYMMBB_HHMM)	Wind Speed (m/s)	Wind Direction (From)
20221203_1200	2.2	NNW
20221203_1210	1.7	NNW
20221203_1220 20221203 1230	1.7 1.9	N NNW
20221203_1230		
20221203_1240	2.2	NNW NW
20221203_1230	2.5	NNW
20221203_1300	2.2	NNW
20221203_1310	1.7	NNW
20221203_1320	1.7	NNW
20221203_1340	2.5	N
20221203 1350	1.9	NW
20221203 1400	1.9	NNW
20221203 1410	1.7	NNW
20221203 1420	1.7	NNW
20221203_1430	2.2	NW
20221203_1440	1.9	NNW
20221203_1450	2.2	NNW
20221203_1500	1.9	NNW
20221203_1510	2.2	NNW
20221203_1520	2.2	NW
20221203_1530	2.5	NW
20221203_1540	1.7	NNW
20221203_1550	2.2	NNW
20221203_1600	1.9	N
20221203_1610	1.7	NNW
20221203_1620	1.4	NNW
20221203_1630	1.7	NNW
20221203_1640	1.7	NNW
20221203_1650	1.4	N
20221203_1700	1.4	NW
20221203_1710	1.7	NW
20221203_1720	2.2	NW
20221203_1730	1.9	NW
20221203_1740	1.7	NW
20221203_1750	1.4	NW
20221203_1800	1.4	NW
20221203_1810	1.7	NW
20221203_1820	1.4	NNW
20221203_1830	1.4	NNW
20221203_1840	1.1	NW
20221203_1850	1.4	NW
20221203_1900	1.1	NNW
20221203_1910	1.1	N
20221203_1920	1.4	N
20221203_1930	0.6	NNW
20221203_1940	0.8	NNW
20221203_1950	1.1	N
20221203_2000	1.4	N
20221203_2010	0.3	N
20221203_2020	0	N N
20221203_2030	0	N
20221203_2040	0.3	-
20221203_2050	0.6	NNW
20221203_2100	1.1	NNE
20221203_2110	1.4	NNE
20221203_2120	0.8	N N
20221203_2130	0.3	N N
20221203_2140	0	N
20221203_2150	0.3	NNW
20221203_2200 20221203_2210	0.8	NNW
	0.6	NW
20221203_2220	0.3	NNW
20221203_2230	0.8	N N
20221203_2240	0.8	N NINIA/
20221203_2250	1.1	NNW N
20221203_2300		NNW
20221203_2310	0.8	NNW
20221203_2320	0.8	
20221203_2330	0.3	-
20221203_2340	0.3	
20221203_2350	0	N

D + 0 =	1	
Date & Time	Mind Cood (m/s)	Mind Direction (From)
(YYYYMMBB_HHMM) 20221204 0000	Wind Speed (m/s) 0.3	Wind Direction (From) NNW
20221204_0010	0.5	N
20221204_0020	0	N
20221204 0030	0	N
20221204 0020	0	N
20221204_0030	0	N
20221204_0040	0	N
20221204_0050	0.3	NNW
20221204_0100	0	N
20221204_0110	0	N
20221204_0120	0.3	WNW
20221204_0130	0	N
20221204_0140	0	N
20221204_0150	0.3	NW
20221204_0200	0.3	NW
20221204_0210	0.8	WNW
20221204_0220	1.4	NW
20221204_0230	0.3	WSW
20221204_0240	0.8	NW
20221204_0250 20221204_0300	0.3	WNW
20221204_0300	0.8	NW
20221204_0310	0.8	NNW
20221204_0320	0.3	NNW
20221204_0330	0.3	NNW
20221204_0340	0.3	NNW
20221204 0400	0.8	NW
20221204 0410	1.1	NNW
20221204 0420	0.6	NW
20221204 0430	0.3	NW
20221204 0440	0.8	NW
20221204_0450	1.1	NNW
20221204_0500	0.6	N
20221204_0510	1.1	NNW
20221204_0520	0.8	N
20221204_0530	1.4	NNW
20221204_0540	1.1	NNW
20221204_0550	0.8	NNW
20221204_0600	0.3	-
20221204_0610	0.3	NW
20221204_0620	0.6	NNW
20221204_0630	1.4	N
20221204_0640	1.4	N
20221204_0650	1.7	NNE
20221204_0700	1.1	N N
20221204_0710	1.1	NW
20221204_0720	1.4	NNW
20221204_0730 20221204_0740	1.4 0.8	N NNE
20221204_0740		SSE
20221204_0750	0.8 1.1	N 33E
20221204_0800	0.8	ENE
20221204_0810	0.3	NE
20221204_0830	0.8	N
20221204_0840	1.7	N
20221204_0850	1.7	N
20221204_0900	1.4	N
20221204_0910	1.7	N
20221204_0920	1.7	N
20221204_0930	2.2	N
20221204_0940	2.2	NNE
20221204_0950	1.7	NNW
20221204_1000	2.2	N
20221204_1010	1.4	NNW
20221204_1020	1.7	N
20221204_1030	1.4	NNW
20221204_1040	1.4	NNW
20221204_1050	2.2	N N
20221204_1100	3.3	N N
20221204_1110	3.3	N N
20221204_1120	2.8	N N
20221204_1130 20221204_1140	2.8	N N
20221204_1140	2.8	N N
20221204_1130	4.0	IN

Date & Time		
(YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (From)
20221204 1200	2.8	N
20221204 1210	2.5	N
20221204 1220	3.6	N
20221204 1230	3.1	N
20221204 1240	3.1	N
20221204_1250	3.3	N
20221204_1200	3.1	N
20221204_1300	3.1	N
20221204_1320	2.8	NNW
20221204_1330	3.3	N
20221204_1340	3.3	N
20221204_1350	3.9	N
20221204_1400	3.3	N
20221204_1410	3.3	N
20221204_1420	3.3	N
20221204_1430	2.8	N
20221204_1440	3.3	N
20221204_1450	3.3	N
20221204_1500	4.2	NNE
20221204_1510	3.1	N
20221204_1520	4.4	NNE
20221204_1530	4.4	NNE
20221204_1540	4.7	NNE
20221204_1550	4.4	N
20221204 1600	3.9	N
20221204 1610	4.2	NNE
20221204 1620	3.6	N
20221204 1630	2.8	N
20221204 1640	2.8	N
20221204_1650	3.3	N
20221204_1000	3.3	N
20221204_1700	2.5	N
20221204_1720	2.8	N
20221204_1730	2.8	N
20221204_1740	3.3	N
20221204_1750	3.3	N
20221204_1800	2.8	N
20221204_1810	2.2	NNW
20221204_1820	2.5	N
20221204_1830	3.3	N
20221204_1840	3.3	N
20221204_1850	2.8	N
20221204_1900	2.8	NNW
20221204_1910	2.5	N
20221204_1920	2.8	N
20221204_1930	2.8	N
20221204 1940	2.5	N
20221204 1950	1.9	NNE
20221204_2000	1.7	N
20221204 2010	1.7	N
20221204_2020	2.2	N
20221204 2030	1.9	N
20221204_2040	1.4	N
20221204_2040	1.1	N
20221204_2030	1.4	NNW
20221204_2100	1.4	NNW
20221204_2120	1.7	N NNW
20221204_2130	1.1	
20221204_2140	1.9	N
20221204_2150	1.7	N
20221204_2200	1.9	N
20221204_2210	1.1	N
20221204_2220	1.7	N
20221204_2230	1.7	N
20221204_2240	2.2	N
20221204_2250	2.5	N
20221204_2300	1.9	N
20221204_2310	1.7	NNW
20221204_2320	2.5	N
20221204_2330	2.2	N
20221204_2340	2.5	N
20221204_2350	2.2	N

Date & Time		
(YYYYMMBB_HHMM)	Wind Speed (m/s)	Wind Direction (From)
20221205_0000	2.2	N
20221205_0010	2.2	N
20221205_0020	1.9	N
20221205_0020	1.9	N
20221205_0030	2.5	N
20221205_0030	2.2	
20221205_0050	2.5	NNW
20221205_0100	3.3	N
20221205_0110	3.1	N
20221205_0120	3.3	N
20221205_0130	3.6	N
20221205_0140	4.2	N
20221205_0150	4.2	N
20221205_0200	3.9	N
20221205 0210	3.9	N
20221205 0220	3.3	N
20221205 0230	3.9	N
20221205 0240	3.3	N
20221205_0250	4.2	N N
20221205_0230	3.1	N
20221205_0310	3.3	N N
20221205_0320	3.1	N
20221205_0330	3.6	N
20221205_0340	3.3	N
20221205_0350	3.9	N
20221205_0400	3.9	N
20221205_0410	4.2	N
20221205_0420	4.2	N
20221205_0430	4.7	N
20221205_0440	5	N
20221205 0450	4.4	N
20221205_0500	5	N
20221205_0500	5	N N
		NNE
20221205_0520	4.7	
20221205_0530	5.3	N N
20221205_0540	5	N
20221205_0550	4.7	N
20221205_0600	5	N
20221205_0610	4.7	N
20221205_0620	5	N
20221205_0630	4.4	N
20221205_0640	4.4	N
20221205 0650	3.9	N
20221205 0700	5.3	N
20221205 0710	4.7	N
20221205_0720	4.4	N
20221205_0720	4.4	N
20221205_0730	4.2	N N
20221205_0750	3.9	N N
20221205_0800	5	N N
20221205_0810	5	N
20221205_0820	6.4	N
20221205_0830	5	N
20221205_0840	5	N
20221205_0850	4.7	N
20221205_0900	6.1	N
20221205_0910	5.8	N
20221205_0920	6.1	N
20221205_0930	5.6	N
20221205_0940	5.8	N N
20221205_0940		N N
	5.3	
20221205_1000	5.3	N N
20221205_1010	4.7	N

(YYYYMMBB_HHMM) Wind Speed (m/s) Wind Direction (From) 20221205_1420 5 N 20221205_1430 5.8 N 20221205_1440 5.6 NNE 20221205_1500 4.7 NNE 20221205_1510 5 NNE 20221205_1510 5 NNE 20221205_1530 5.3 NNE 20221205_1540 5.6 NNE 20221205_1550 4.4 NNE 20221205_1560 4.4 NNE 20221205_1600 4.4 NNE 20221205_1610 4.2 NNE 20221205_1620 4.7 NNE 20221205_1630 4.7 NNE 20221205_1640 5 N 20221205_1650 4.7 NNE 20221205_1700 4.2 N 20221205_1710 4.2 N 20221205_1730 4.2 NNE 20221205_1740 4.2 N 20221205_1800 3.9 N	D-+- 0 Ti	1	
20221205_1430	Date & Time		
20221205_1440 5.6 NNE		, , , ,	, ,
20221205_1440 5.6 NNE			
20221205_15450	20221205_1430	5.8	
20221205_1500 S.6 NNE	20221205_1440	5.6	NNE
2021205_1510	20221205_1450	4.7	NNE
20221205_1520	20221205_1500	5.6	NNE
2021205_1530 S.3 NNE	20221205 1510	5	NNE
2021205_1530 S.3 NNE	20221205 1520	5.3	NNE
20221205_1540 5.6 NNE 20221205_1550 4.4 NNE 20221205_1600 4.4 N 20221205_1610 4.2 NNE 20221205_1620 4.7 NNE 20221205_1630 4.7 NNE 20221205_1640 5 N 20221205_1700 4.2 N 20221205_1710 4.2 N 20221205_1710 4.2 N 20221205_1720 4.7 NNE 20221205_1730 4.2 NNE 20221205_1740 4.2 N 20221205_1750 5 N 20221205_1800 3.9 N 20221205_1810 4.4 N 20221205_1810 4.4 N 20221205_1830 4.2 N 20221205_1840 4.2 N 20221205_1850 4.7 N 20221205_1900 4.2 N 20221205_1910 4.4 N 20221205_1930 4.	20221205 1530	5.3	NNE
20221205_1550 4.4 NNE 20221205_1600 4.4 N 20221205_1610 4.2 NNE 20221205_1620 4.7 NNE 20221205_1630 4.7 NNE 20221205_1640 5 N 20221205_1650 4.7 N 20221205_1700 4.2 N 20221205_1710 4.2 N 20221205_1730 4.2 NNE 20221205_1730 4.2 NNE 20221205_1740 4.2 N 20221205_1750 5 N 20221205_1800 3.9 N 20221205_1810 4.4 N 20221205_1810 4.4 N 20221205_1830 4.2 N 20221205_1840 4.2 N 20221205_1850 4.7 N 20221205_1900 4.2 N 20221205_1910 4.4 N 20221205_1910 4.4 N 20221205_1920 4.7<			
20221205_1600 4.4 N 20221205_1610 4.2 NNE 20221205_1620 4.7 NNE 20221205_1640 5 N 20221205_1650 4.7 N 20221205_1700 4.2 N 20221205_1710 4.2 N 20221205_1720 4.7 NNE 20221205_1730 4.2 NNE 20221205_1740 4.2 N 20221205_1750 5 N 20221205_1740 4.2 N 20221205_1750 5 N 20221205_1800 3.9 N 20221205_1810 4.4 N 20221205_1830 4.2 N 20221205_1830 4.2 N 20221205_1840 4.2 N 20221205_1850 4.7 N 20221205_1900 4.2 N 20221205_1910 4.4 N 20221205_1930 4.7 N 20221205_2000 4.7			
20221205_1610 4.2 NNE 20221205_1620 4.7 NNE 20221205_1630 4.7 NNE 20221205_1640 5 N 20221205_1650 4.7 N 20221205_1700 4.2 N 20221205_1710 4.2 N 20221205_1720 4.7 NNE 20221205_1730 4.2 NNE 20221205_1740 4.2 N 20221205_1750 5 N 20221205_1800 3.9 N 20221205_1810 4.4 N 20221205_1820 4.7 N 20221205_1830 4.2 N 20221205_1840 4.2 N 20221205_1840 4.2 N 20221205_1950 4.7 N 20221205_1900 4.2 N 20221205_1910 4.4 N 20221205_1930 4.7 N 20221205_1950 4.7 N 20221205_2000 4.7 <td></td> <td></td> <td></td>			
20221205_1620 4.7 NNE 20221205_1630 4.7 NNE 20221205_1640 5 N 20221205_1650 4.7 N 20221205_1700 4.2 N 20221205_1710 4.2 N 20221205_1720 4.7 NNE 20221205_1730 4.2 NNE 20221205_1740 4.2 N 20221205_1750 5 N 20221205_1810 3.9 N 20221205_1810 4.4 N 20221205_1820 4.7 N 20221205_1830 4.2 N 20221205_1840 4.2 N 20221205_1840 4.2 N 20221205_1900 4.2 N 20221205_1910 4.4 N 20221205_1910 4.4 N 20221205_1930 4.7 N 20221205_1930 4.7 N 20221205_2050 4.7 N 20221205_2000 4.7			
20221205_1630 4.7 NNE 20221205_1640 5 N 20221205_1650 4.7 N 20221205_1700 4.2 N 20221205_1710 4.2 N 20221205_1720 4.7 NNE 20221205_1730 4.2 NNE 20221205_1740 4.2 N 20221205_1750 5 N 20221205_1810 3.9 N 20221205_1810 4.4 N 20221205_1820 4.7 N 20221205_1830 4.2 N 20221205_1830 4.2 N 20221205_1840 4.2 N 20221205_1850 4.7 N 20221205_1900 4.2 N 20221205_1910 4.4 N 20221205_1930 4.7 N 20221205_1930 4.7 N 20221205_1940 4.2 N 20221205_2050 4.7 NNE 20221205_2040 4.4			
20221205_1640 5 N 20221205_1650 4.7 N 20221205_1700 4.2 N 20221205_1710 4.2 N 20221205_1720 4.7 NNE 20221205_1730 4.2 NNE 20221205_1740 4.2 N 20221205_1750 5 N 20221205_1800 3.9 N 20221205_1810 4.4 N 20221205_1830 4.7 N 20221205_1830 4.2 N 20221205_1840 4.7 N 20221205_1850 4.7 N 20221205_1900 4.2 N 20221205_1900 4.2 N 20221205_1900 3.9 N 20221205_1930 4.7 N 20221205_1930 4.7 N 20221205_1940 4.2 N 20221205_1940 4.2 N 20221205_2000 4.7 NNE 20221205_2010 4.7			
20221205_1650 4.7 N 20221205_1700 4.2 N 20221205_1710 4.2 N 20221205_1730 4.7 NNE 20221205_1740 4.2 N 20221205_1750 5 N 20221205_1800 3.9 N 20221205_1810 4.4 N 20221205_1820 4.7 N 20221205_1830 4.2 N 20221205_1840 4.2 N 20221205_1850 4.7 N 20221205_1850 4.7 N 20221205_1900 4.2 N 20221205_1900 4.2 N 20221205_1910 4.4 N 20221205_1930 4.7 N 20221205_1940 4.2 N 20221205_1950 4.7 N 20221205_2010 4.7 N 20221205_2010 4.7 NNE 20221205_2010 4.7 NNE 20221205_2030 4.2			
20221205_1700 4.2 N 20221205_1710 4.2 N 20221205_1720 4.7 NNE 20221205_1730 4.2 NNE 20221205_1740 4.2 N 20221205_1750 5 N 20221205_1800 3.9 N 20221205_1810 4.4 N 20221205_1820 4.7 N 20221205_1830 4.2 N 20221205_1840 4.2 N 20221205_1840 4.2 N 20221205_1900 4.7 N 20221205_1900 4.2 N 20221205_1910 4.4 N 20221205_1920 3.9 N 20221205_1930 4.7 N 20221205_1940 4.2 N 20221205_1950 4.7 NNE 20221205_2010 4.7 NNE 20221205_2010 4.7 NNE 20221205_2020 4.4 N 20221205_2030 4.2<	20221205_1640	5	N
20221205_1710 4.2 N 20221205_1720 4.7 NNE 20221205_1730 4.2 NNE 20221205_1740 4.2 N 20221205_1750 5 N 20221205_1800 3.9 N 20221205_1810 4.4 N 20221205_1820 4.7 N 20221205_1830 4.2 N 20221205_1840 4.2 N 20221205_1850 4.7 N 20221205_1900 4.2 N 20221205_1910 4.4 N 20221205_1920 3.9 N 20221205_1930 4.7 N 20221205_1940 4.2 N 20221205_1950 4.7 N 20221205_2000 4.7 NNE 20221205_2010 4.7 NNE 20221205_2020 4.4 N 20221205_2030 4.2 N 20221205_2050 4.4 NNE 20221205_2100 5.3<	20221205_1650	4.7	N
20221205_1720 4.7 NNE 20221205_1730 4.2 NNE 20221205_1740 4.2 N 20221205_1750 5 N 20221205_1800 3.9 N 20221205_1810 4.4 N 20221205_1820 4.7 N 20221205_1830 4.2 N 20221205_1840 4.2 N 20221205_1850 4.7 N 20221205_1900 4.2 N 20221205_1910 4.4 N 20221205_1920 3.9 N 20221205_1930 4.7 N 20221205_1940 4.2 N 20221205_1950 4.7 N 20221205_2000 4.7 NNE 20221205_2010 4.7 NNE 20221205_2030 4.2 N 20221205_2030 4.2 N 20221205_2040 4.4 N 20221205_2100 5.3 N 20221205_2100 5.3 <td>20221205_1700</td> <td>4.2</td> <td>N</td>	20221205_1700	4.2	N
20221205_1730 4.2 NNE 20221205_1740 4.2 N 20221205_1750 5 N 20221205_1800 3.9 N 20221205_1810 4.4 N 20221205_1820 4.7 N 20221205_1830 4.2 N 20221205_1840 4.2 N 20221205_1850 4.7 N 20221205_1900 4.2 N 20221205_1910 4.4 N 20221205_1920 3.9 N 20221205_1930 4.7 N 20221205_1930 4.7 N 20221205_1950 4.7 N 20221205_2000 4.7 NNE 20221205_2010 4.7 NNE 20221205_2030 4.2 N 20221205_2030 4.4 N 20221205_2040 4.4 N 20221205_2100 5.3 N 20221205_2100 5.3 N 20221205_2110 5	20221205_1710	4.2	N
20221205_1740 4.2 N 20221205_1750 5 N 20221205_1800 3.9 N 20221205_1810 4.4 N 20221205_1820 4.7 N 20221205_1830 4.2 N 20221205_1850 4.7 N 20221205_1850 4.7 N 20221205_1900 4.2 N 20221205_1910 4.4 N 20221205_1930 3.9 N 20221205_1930 4.7 N 20221205_1940 4.2 N 20221205_1950 4.7 N 20221205_2000 4.7 NNE 20221205_2010 4.7 NNE 20221205_2030 4.2 N 20221205_2040 4.4 N 20221205_2100 5.3	20221205_1720	4.7	NNE
20221205_1750 5 N 20221205_1800 3.9 N 20221205_1810 4.4 N 20221205_1820 4.7 N 20221205_1830 4.2 N 20221205_1840 4.2 N 20221205_1850 4.7 N 20221205_1900 4.2 N 20221205_1910 4.4 N 20221205_1930 3.9 N 20221205_1940 4.2 N 20221205_1940 4.2 N 20221205_1950 4.7 N 20221205_2000 4.7 NNE 20221205_2010 4.7 NNE 20221205_2030 4.2 N 20221205_2040 4.4 N 20221205_2050 4.4 N 20221205_2100 5.3	20221205 1730	4.2	NNE
20221205_1750 5 N 20221205_1800 3.9 N 20221205_1810 4.4 N 20221205_1820 4.7 N 20221205_1830 4.2 N 20221205_1840 4.2 N 20221205_1850 4.7 N 20221205_1900 4.2 N 20221205_1910 4.4 N 20221205_1930 3.9 N 20221205_1940 4.2 N 20221205_1940 4.2 N 20221205_1950 4.7 N 20221205_2000 4.7 NNE 20221205_2010 4.7 NNE 20221205_2030 4.2 N 20221205_2040 4.4 N 20221205_2050 4.4 N 20221205_2100 5.3	20221205 1740	4.2	N
20221205_1800 3.9 N 20221205_1810 4.4 N 20221205_1820 4.7 N 20221205_1830 4.2 N 20221205_1840 4.2 N 20221205_1850 4.7 N 20221205_1900 4.2 N 20221205_1910 4.4 N 20221205_1920 3.9 N 20221205_1930 4.7 N 20221205_1940 4.2 N 20221205_1950 4.7 N 20221205_2000 4.7 NNE 20221205_2010 4.7 NNE 20221205_2010 4.7 NNE 20221205_2020 4.4 N 20221205_2030 4.2 N 20221205_2050 4.4 NNE 20221205_2050 4.4 N 20221205_2100 5.3 N 20221205_2100 5.3 N 20221205_2100 5.3 N 20221205_2100 3.9<			
20221205_1810 4.4 N 20221205_1820 4.7 N 20221205_1830 4.2 N 20221205_1840 4.2 N 20221205_1850 4.7 N 20221205_1900 4.2 N 20221205_1910 4.4 N 20221205_1920 3.9 N 20221205_1930 4.7 N 20221205_1940 4.2 N 20221205_1950 4.7 N 20221205_2000 4.7 NNE 20221205_2010 4.7 NNE 20221205_2010 4.7 NNE 20221205_2030 4.2 N 20221205_2040 4.4 NNE 20221205_2050 4.4 N 20221205_2100 5.3 N 20221205_2100 5.3 N 20221205_2100 5.3 N 20221205_2100 3.9 N 20221205_2130 4.4 N 20221205_2130 4.4<			
20221205_1820 4.7 N 20221205_1830 4.2 N 20221205_1840 4.2 N 20221205_1850 4.7 N 20221205_1900 4.2 N 20221205_1910 4.4 N 20221205_1920 3.9 N 20221205_1930 4.7 N 20221205_1940 4.2 N 20221205_1950 4.7 NNE 20221205_2000 4.7 NNE 20221205_2010 4.7 NNE 20221205_2020 4.4 N 20221205_2030 4.2 N 20221205_2040 4.4 NNE 20221205_2050 4.4 N 20221205_2100 5.3 N 20221205_2100 4.4<			
20221205_1830 4.2 N 20221205_1840 4.2 N 20221205_1850 4.7 N 20221205_1900 4.2 N 20221205_1910 4.4 N 20221205_1920 3.9 N 20221205_1930 4.7 N 20221205_1940 4.2 N 20221205_1950 4.7 NNE 20221205_2000 4.7 NNE 20221205_2010 4.7 NNE 20221205_2020 4.4 N 20221205_2030 4.2 N 20221205_2040 4.4 NNE 20221205_2050 4.4 N 20221205_2100 5.3 N 20221205_2100 4.4 N 20221205_2100 4.2<			
20221205_1840 4.2 N 20221205_1850 4.7 N 20221205_1900 4.2 N 20221205_1910 4.4 N 20221205_1930 3.9 N 20221205_1940 4.2 N 20221205_1950 4.7 N 20221205_2000 4.7 NNE 20221205_2010 4.7 NNE 20221205_2030 4.4 N 20221205_2030 4.2 N 20221205_2040 4.4 NNE 20221205_2050 4.4 N 20221205_2100 5.3 N 20221205_2110 5 NNE 20221205_2110 5 NNE 20221205_2140 4.4 N 20221205_2100 3.9 N 20221205_2140 4.2 NNE 20221205_2140 4.2 NNE 20221205_2140 4.2 N 20221205_2140 4.2 N 20221205_2140 4.			
20221205_1850 4.7 N 20221205_1900 4.2 N 20221205_1910 4.4 N 20221205_1920 3.9 N 20221205_1930 4.7 N 20221205_1940 4.2 N 20221205_1950 4.7 N 20221205_2000 4.7 NNE 20221205_2010 4.7 NNE 20221205_2020 4.4 N 20221205_2030 4.2 N 20221205_2040 4.4 NNE 20221205_2050 4.4 N 20221205_2100 5.3 N 20221205_2110 5 NNE 20221205_2120 3.9 N 20221205_2140 4.2 NNE 20221205_2140 4.2 NNE 20221205_2140 4.2 N 20221205_2150 4.2 N 20221205_2150 4.2 N 20221205_2150 4.2 N 20221205_2250 4.			
20221205_1900 4.2 N 20221205_1910 4.4 N 20221205_1920 3.9 N 20221205_1930 4.7 N 20221205_1940 4.2 N 20221205_1950 4.7 N 20221205_2000 4.7 NNE 20221205_2010 4.7 NNE 20221205_2030 4.2 N 20221205_2040 4.4 NNE 20221205_2050 4.4 N 20221205_2100 5.3 N 20221205_2110 5 NNE 20221205_2120 3.9 N 20221205_2130 4.4 N 20221205_2140 4.2 NNE 20221205_2150 4.2 N 20221205_2140 4.2 NNE 20221205_2150 4.2 N 20221205_2150 4.2 N 20221205_2150 4.2 N 20221205_2150 4.2 N 20221205_2210 4.			
20221205_1910 4.4 N 20221205_1920 3.9 N 20221205_1930 4.7 N 20221205_1940 4.2 N 20221205_2950 4.7 N 20221205_2000 4.7 NNE 20221205_2010 4.7 NNE 20221205_2020 4.4 N 20221205_2030 4.2 N 20221205_2040 4.4 NNE 20221205_2050 4.4 N 20221205_2100 5.3 N 20221205_2100 5.3 N 20221205_2100 5.3 N 20221205_2100 3.9 N 20221205_2130 4.4 N 20221205_2130 4.4 N 20221205_2140 4.2 NNE 20221205_2150 4.2 N 20221205_2200 4.4 N 20221205_2210 4.7 N 20221205_2210 4.7 N 20221205_2210 3.9<			
20221205_1920	20221205_1900	4.2	N
20221205_1930 4.7 N 20221205_1940 4.2 N 20221205_1950 4.7 N 20221205_2000 4.7 NNE 20221205_2010 4.7 NNE 20221205_2020 4.4 N 20221205_2030 4.2 N 20221205_2040 4.4 NNE 20221205_2050 4.4 N 20221205_2100 5.3 N 20221205_2110 5 NNE 20221205_2110 5 NNE 20221205_2130 4.4 N 20221205_2130 4.4 N 20221205_2130 4.4 N 20221205_2140 4.2 NNE 20221205_2150 4.2 N 20221205_2250 4.4 N 20221205_2150 4.2 N 20221205_2150 4.2 N 20221205_2210 4.7 N 20221205_2210 4.7 N 20221205_2220 3.9<	20221205_1910	4.4	N
20221205_1940 4.2 N 20221205_1950 4.7 N 20221205_2000 4.7 NNE 20221205_2010 4.7 NNE 20221205_2020 4.4 N 20221205_2030 4.2 N 20221205_2040 4.4 NNE 20221205_2050 4.4 N 20221205_2100 5.3 N 20221205_2110 5 NNE 20221205_2120 3.9 N 20221205_2130 4.4 N 20221205_2140 4.2 NNE 20221205_2140 4.2 N 20221205_2150 4.2 N 20221205_2210 4.7 N 20221205_2210 4.7 N 20221205_2220 3.9 N	20221205_1920	3.9	N
20221205_1950 4.7 N 20221205_2000 4.7 NNE 20221205_2010 4.7 NNE 20221205_2010 4.7 NNE 20221205_2020 4.4 N 20221205_2030 4.2 N 20221205_2040 4.4 NNE 20221205_2050 4.4 N 20221205_2100 5.3 N 20221205_2110 5 NNE 20221205_2120 3.9 N 20221205_2130 4.4 N 20221205_2140 4.2 NNE 20221205_2150 4.2 N 20221205_2150 4.2 N 20221205_2210 4.7 N 20221205_2210 4.7 N 20221205_2220 3.9 N	20221205_1930	4.7	N
20221205_2000 4.7 NNE 20221205_2010 4.7 NNE 20221205_2020 4.4 N 20221205_2030 4.2 N 20221205_2040 4.4 NNE 20221205_2050 4.4 N 20221205_2100 5.3 N 20221205_2110 5 NNE 20221205_2120 3.9 N 20221205_2130 4.4 N 20221205_2140 4.2 NNE 20221205_2150 4.2 N 20221205_2250 4.4 N 20221205_2210 4.7 N 20221205_2220 3.9 N	20221205_1940	4.2	N
20221205_2010 4.7 NNE 20221205_2020 4.4 N 20221205_2030 4.2 N 20221205_2040 4.4 NNE 20221205_2050 4.4 N 20221205_2100 5.3 N 20221205_2110 5 NNE 20221205_2120 3.9 N 20221205_2130 4.4 N 20221205_2140 4.2 NNE 20221205_2150 4.2 N 20221205_2200 4.4 N 20221205_2210 4.7 N 20221205_2220 3.9 N	20221205 1950	4.7	N
20221205_2020 4.4 N 20221205_2030 4.2 N 20221205_2040 4.4 NNE 20221205_2050 4.4 N 20221205_2100 5.3 N 20221205_2110 5 NNE 20221205_2120 3.9 N 20221205_2130 4.4 N 20221205_2140 4.2 NNE 20221205_2150 4.2 N 20221205_2200 4.4 N 20221205_2210 4.7 N 20221205_2220 3.9 N	20221205 2000	4.7	NNE
20221205_2020 4.4 N 20221205_2030 4.2 N 20221205_2040 4.4 NNE 20221205_2050 4.4 N 20221205_2100 5.3 N 20221205_2110 5 NNE 20221205_2120 3.9 N 20221205_2130 4.4 N 20221205_2140 4.2 NNE 20221205_2150 4.2 N 20221205_2200 4.4 N 20221205_2210 4.7 N 20221205_2220 3.9 N	20221205 2010	4.7	NNE
20221205_2030 4.2 N 20221205_2040 4.4 NNE 20221205_2050 4.4 N 20221205_2100 5.3 N 20221205_2110 5 NNE 20221205_2120 3.9 N 20221205_2130 4.4 N 20221205_2140 4.2 NNE 20221205_2150 4.2 N 20221205_2200 4.4 N 20221205_2210 4.7 N 20221205_2220 3.9 N			
20221205_2040 4.4 NNE 20221205_2050 4.4 N 20221205_2100 5.3 N 20221205_2110 5 NNE 20221205_2120 3.9 N 20221205_2130 4.4 N 20221205_2140 4.2 NNE 20221205_2150 4.2 N 20221205_2200 4.4 N 20221205_2210 4.7 N 20221205_2220 3.9 N	_		
20221205_2050 4.4 N 20221205_2100 5.3 N 20221205_2110 5 NNE 20221205_2120 3.9 N 20221205_2130 4.4 N 20221205_2140 4.2 NNE 20221205_2150 4.2 N 20221205_2200 4.4 N 20221205_2210 4.7 N 20221205_2220 3.9 N			
20221205_2100 5.3 N 20221205_2110 5 NNE 20221205_2120 3.9 N 20221205_2130 4.4 N 20221205_2140 4.2 NNE 20221205_2150 4.2 N 20221205_2200 4.4 N 20221205_2210 4.7 N 20221205_2220 3.9 N			
20221205_2110 5 NNE 20221205_2120 3.9 N 20221205_2130 4.4 N 20221205_2140 4.2 NNE 20221205_2150 4.2 N 20221205_2200 4.4 N 20221205_2210 4.7 N 20221205_2220 3.9 N			
20221205_2120 3.9 N 20221205_2130 4.4 N 20221205_2140 4.2 NNE 20221205_2150 4.2 N 20221205_2200 4.4 N 20221205_2210 4.7 N 20221205_2220 3.9 N			
20221205_2130 4.4 N 20221205_2140 4.2 NNE 20221205_2150 4.2 N 20221205_2200 4.4 N 20221205_2210 4.7 N 20221205_2220 3.9 N			
20221205_2140 4.2 NNE 20221205_2150 4.2 N 20221205_2200 4.4 N 20221205_2210 4.7 N 20221205_2220 3.9 N			
20221205_2150 4.2 N 20221205_2200 4.4 N 20221205_2210 4.7 N 20221205_2220 3.9 N			
20221205_2200	20221205_2140	4.2	NNE
20221205_2210	20221205_2150	4.2	N
20221205_2220 3.9 N	20221205_2200	4.4	N
	20221205_2210	4.7	N
	20221205_2220	3.9	N
20221203 2230 3.3 IN	20221205 2230	3.3	N
20221205 2240 3.9 NNE			
20221205 2250 4.2 NNE			
20221205 2300 3.9 N			
20221205_2300			
20221205_2330 3.3 N			
20221205_2340 3.9 N			
20221205_2350 3.9 N	20221205_2350	3.9	N

	г т	
Date & Time		
(YYYYMMBB_HHMM)	Wind Speed (m/s)	Wind Direction (From)
20221206 0000	3.9	N
20221206 0010	3.3	N
20221206 0020	3.6	N
20221206_0020	3.6	N
20221206_0030	4.7	N
20221206_0040	3.6	N
20221206 0050	3.9	N
20221206 0100	4.4	N
20221206_0110	4.7	N
20221206_0120	3.9	N
20221206_0130	3.3	N
20221206 0140	3.9	N
20221206 0150	4.2	N
20221206 0200	4.2	N
20221206_0210	3.3	N
20221206_0220	4.2	N
20221206_0230	3.6	N
20221206_0240	4.2	N
20221206_0250	4.2	N
20221206_0300	3.9	N
20221206_0310	4.2	N
20221206_0320	3.9	N
20221206_0330	4.7	N
20221206 0340	4.4	NNE
20221206_0350	4.7	N N
20221206_0400	5.3	N
20221206_0410	5	N
20221206_0420	5	NNE
20221206 0430	5.3	NNE
20221206 0440	4.4	NNE
20221206_0450	5.3	NNE
20221206_0500	4.7	NNE
20221206_0510	5.3	NNE
20221206 0520	4.2	N
20221206 0530	4.4	NNE
	4.2	
20221206_0540		N
20221206_0550	4.2	N
20221206_0600	4.2	N
20221206 0610	3.9	N
20221206 0620	3.9	N
20221206_0630	3.9	NNE
20221206_0640	3.3	N
20221206_0650	3.6	NNE
20221206_0700	3.3	N
20221206_0710	3.1	N
20221206 0720	3.3	N
20221206_0730	3.1	N N
20221206_0740	2.8	N
20221206_0750	2.8	N
20221206_0800	3.3	N
20221206_0810	3.3	N
20221206_0820	3.9	N
20221206_0830	3.6	N
20221206_0840	3.6	NNE
20221206_0850	3.1	NNE
20221206_0900	3.1	N
20221206 0910	3.3	N
		N
20221206_0920	3.3	
20221206_0930	3.3	NNE
20221206_0940	3.9	NNE
20221206_0950	2.5	N
20221206 1000	3.3	NNE
20221206 1010	3.9	NNE
20221206_1020	4.7	NNE
20221206_1030	4.2	N
20221206_1040	4.4	NNE
20221206_1050	3.1	N
20221206_1100	3.3	N
20221206_1110	2.5	N
20221206_1120	3.1	NNW
20221206_1130	3.9	N
20221206 1140	2.8	NNW
20221206_1150	3.1	N
	J.1	114

Date & Time		
(YYYYMMBB_HHMM)	Wind Speed (m/s)	Wind Direction (From)
20221206_1200	3.3	N
20221206_1210	2.8	N
20221206_1220	3.9	N
20221206_1230	2.8	N
20221206_1240	3.3	N
20221206_1250	3.3	N
20221206_1300	2.8	N
20221206_1310	3.3	N
20221206_1320	3.3	N
20221206_1330	3.3	N
20221206_1340	4.2	N
20221206_1350	3.1	N
20221206_1400	2.2	N
20221206_1410	3.1	N
20221206_1420	3.9	N
20221206_1430	4.4	NNE
20221206_1440	3.9	NNE
20221206_1450	4.4 4.4	NNE N
20221206_1500 20221206_1510	3.9	N N
20221206_1510	3.3	N N
20221206_1520	3.3	N N
20221200_1330	3.6	NNE
20221200_1540	3.1	N
20221200_1330	2.5	N
20221206_1610	3.1	N
20221206 1620	3.3	N
20221206 1630	2.8	N
20221206 1640	2.8	N
20221206 1650	2.5	N
20221206 1700	2.5	N
20221206 1710	2.2	N
20221206 1720	1.7	N
20221206 1730	1.4	N
20221206_1740	1.1	N
20221206_1750	0.8	NNE
20221206_1800	0.3	NNW
20221206_1810	1.1	N
20221206_1820	0.8	NNW
20221206_1830	1.1	N
20221206_1840	1.1	N
20221206_1850	1.1	N
20221206_1900	0.8	N
20221206_1910	1.1	N
20221206_1920	0.8	N
20221206_1930	0.8	NNW
20221206_1940	0.8	N
20221206_1950	0.8	N
20221206_2000	0.3	NNW
20221206_2010	0	N
20221206_2020	0	N
20221206_2030	0	N
20221206_2040	0	N
20221206_2050	0	N
20221206_2100	0.3	NW
20221206_2110	0.3	NNW N
20221206_2120 20221206_2130	0.3	N N
20221206_2130	0.3	NNW
20221206_2140	0.3	N
20221206_2130	0	N
20221206_2200	0	N N
20221206_2210	0.3	N N
20221206_2220	0.3	N N
20221206_2240	0.3	ENE
20221206_2250	0.3	NE NE
20221206_2300	0.8	NE NE
20221206_2310	0.3	ENE
20221206_2310	0.5	N
20221206_2330	0	N
20221206_2340	0.3	-
20221206_2350	0.3	N

Date & Time (YNYMMBB HHMM) Wind Speed (m/s) Wind Direction (From) 20221207, 0000 0.3 N N 20221207, 0000 0.4 N NNW 20221207, 0020 1.1 NNW 20221207, 0020 1.1 NNW 20221207, 0030 0.8 NNE 20221207, 0040 0.3 NNE 20221207, 0050 0.3 NNE 20221207, 0100 0.3 NNE 20221207, 0110 0 N 20221207, 0110 0 N 20221207, 0110 0 N 20221207, 0130 0 N 20221207, 0140 0 N 20221207, 0150 0 N 20221207, 0200 0.8 NNW 20221207, 0200 0.8 NNW 20221207, 0200 0.8 NNW 20221207, 0200 0.8 NNW 20221207, 0200 0.8 N N 20221207, 0300 0.6 NNE 20221207, 0300 0.7 N 20221207, 0350 0.3 NNW 20221207, 0350 0.3 NNW 20221207, 0410 0 N 20221207, 0440 0.3 NSW 20221207, 0440 0.3 NSW 20221207, 0440 0.3 NSW 20221207, 0450 0.3 NW 20221207, 0550 0.3 NW 20221207, 0550 0.3 NNW 20221207, 0500 0.8 NNW 20221207, 0500 0.		1	
20212107 0000 0.3 N	Date & Time	\ \\ \\ \\ \\ \\ \\ \\ \\ \\ \\ \\ \\ \	W. 10: .: (5)
2021207 0010 0.8 NNW			
20212107 0020			
20221207			
20221207_0030 0.8			
20212107 0040 0.3			
20221207_0050 0.3 NNE			
20221207 0100 0.3 NNE			
20221207 0110			
20221207 0120 0			
20221207_0130	_		
20221207_0140			
20221207_0150			
20221207_0200			
20221207_0210			
20221207_0220			
20221207_0230	_		
20221207_0250			
20221207_0300 0.8			
20221207_03300 0.8			
20221207_0330			
2021207_0320			
20221207_0330 0.6 NNE			
20221207_0340			
20221207_0400			
20221207_0410			
20221207_0420 0 N 20221207_0420 0 N 20221207_0440 0.3 WSW 20221207_0550 0.3 NW 20221207_0500 0.3 NW 20221207_0510 0.6 NW 20221207_0520 0.3 NW 20221207_0530 0.3 NWW 20221207_0540 0.3 - 20221207_0550 0.3 NW 20221207_0540 0.3 - 20221207_0550 0.3 NW 20221207_0600 0.8 NWW 20221207_0610 1.1 NNW 20221207_0620 0.6 NNE 20221207_0630 0.3 - 20221207_0640 0.8 NW 20221207_0640 0.8 NW 20221207_0700 0.8 N 20221207_0700 0.8 N 20221207_0700 2.5 NW 20221207_0730 2.5 NW 20221207_0740			
20221207_0420 0 N 20221207_0430 0 N 20221207_0450 0.3 WSW 20221207_0500 0.3 NW 20221207_0510 0.6 NW 20221207_0520 0.3 NW 20221207_0530 0.3 NWW 20221207_0540 0.3 - 20221207_0550 0.3 NW 20221207_0550 0.3 NW 20221207_0560 0.8 NNW 20221207_0600 0.8 NNW 20221207_0610 1.1 NNW 20221207_0620 0.6 NNE 20221207_0630 0.3 - 20221207_0640 0.8 NW 20221207_0640 0.8 NW 20221207_0700 0.8 N 20221207_0700 0.8 N 20221207_0700 0.8 N 20221207_0700 2.5 NW 20221207_0700 2.5 NW 20221207_0700			
20221207_0440 0.3 WSW 20221207_0450 0.3 NW 20221207_0500 0.3 NW 20221207_0510 0.6 NW 20221207_0520 0.3 NW 20221207_0530 0.3 NWW 20221207_0540 0.3 - 20221207_0550 0.3 NW 20221207_0600 0.8 NNW 20221207_0610 1.1 NNW 20221207_0620 0.6 NNE 20221207_0630 0.3 - 20221207_0640 0.8 NW 20221207_0650 1.1 NNW 20221207_0650 1.1 NNW 20221207_0700 0.8 N 20221207_0700 0.8 N 20221207_0710 2.2 NNW 20221207_0720 2.5 NW 20221207_0730 2.5 NNW 20221207_0800 1.7 NNW 20221207_0800 1.7 NNW 20221207_0820<			
20221207_0440 0.3 WSW 20221207_0450 0.3 NW 20221207_0500 0.3 NW 20221207_0510 0.6 NW 20221207_0520 0.3 NW 20221207_0530 0.3 NWW 20221207_0540 0.3 - 20221207_0550 0.3 NW 20221207_0600 0.8 NNW 20221207_0610 1.1 NNW 20221207_0620 0.6 NNE 20221207_0630 0.3 - 20221207_0640 0.8 NW 20221207_0650 1.1 NNW 20221207_0650 1.1 NNW 20221207_0700 0.8 N 20221207_0700 0.8 N 20221207_0710 2.2 NNW 20221207_0720 2.5 NWW 20221207_0730 2.5 NNW 20221207_0800 1.7 NNW 20221207_0810 1.9 NNW 20221207_0830			
20221207_0450 0.3 NW 20221207_0500 0.3 NW 20221207_0510 0.6 NW 20221207_0520 0.3 NW 20221207_0530 0.3 NNW 20221207_0540 0.3 - 20221207_0550 0.3 NW 20221207_0600 0.8 NNW 20221207_0610 1.1 NNW 20221207_0620 0.6 NNE 20221207_0630 0.3 - 20221207_0640 0.8 NW 20221207_0650 1.1 NNW 20221207_0700 0.8 N 20221207_0700 0.8 N 20221207_0710 2.2 NNW 20221207_0720 2.5 NW 20221207_0740 3.1 NNW 20221207_07040 3.1 NNW 20221207_0800 1.7 NNW 20221207_0800 1.7 NNW 20221207_0810 1.9 NNW 20221207_0940			
20221207_0500 0.3 NW 20221207_0510 0.6 NW 20221207_0520 0.3 NW 20221207_0530 0.3 NNW 20221207_0540 0.3 - 20221207_0550 0.3 NW 20221207_0600 0.8 NNW 20221207_0610 1.1 NNW 20221207_0620 0.6 NNE 20221207_0640 0.8 NW 20221207_0650 1.1 NNW 20221207_0650 1.1 NNW 20221207_0700 0.8 N 20221207_0710 2.2 NNW 20221207_0720 2.5 NW 20221207_0730 2.5 NW 20221207_0740 3.1 NNW 20221207_0750 2.2 NNW 20221207_0800 1.7 NNW 20221207_0810 1.9 NNW 20221207_0820 2.2 N 20221207_0930 1.4 N 20221207_0950<			
20221207_0510 0.6 NW 20221207_0520 0.3 NW 20221207_0530 0.3 NNW 20221207_0540 0.3 - 20221207_0550 0.3 NW 20221207_0600 0.8 NNW 20221207_0610 1.1 NNW 20221207_0620 0.6 NNE 20221207_0630 0.3 - 20221207_0650 1.1 NNW 20221207_0650 1.1 NNW 20221207_0700 0.8 N 20221207_0700 0.8 N 20221207_0710 2.2 NNW 20221207_0720 2.5 NW 20221207_0730 2.5 NW 20221207_0740 3.1 NNW 20221207_0750 2.2 NNW 20221207_0800 1.7 NNW 20221207_0800 1.7 NNW 20221207_0820 2.2 N 20221207_0930 1.4 N 20221207_0950 <td></td> <td></td> <td></td>			
20221207_0520 0.3 NW 20221207_0530 0.3 NNW 20221207_0540 0.3 - 20221207_0550 0.3 NW 20221207_0600 0.8 NNW 20221207_0610 1.1 NNW 20221207_0620 0.6 NNE 20221207_0630 0.3 - 20221207_0640 0.8 NW 20221207_0650 1.1 NNW 20221207_0700 0.8 N 20221207_0710 2.2 NNW 20221207_0720 2.5 NW 20221207_0730 2.5 NNW 20221207_0740 3.1 NNW 20221207_0750 2.2 NNW 20221207_0800 1.7 NNW 20221207_0810 1.9 NNW 20221207_0820 2.2 N 20221207_0830 0.8 ENE 20221207_0940 1.1 N 20221207_0950 1.1 NNE 20221207_1000			
20221207_0530 0.3 NNW 20221207_0540 0.3 - 20221207_0550 0.3 NW 20221207_0600 0.8 NNW 20221207_0610 1.1 NNW 20221207_0620 0.6 NNE 20221207_0630 0.3 - 20221207_0640 0.8 NW 20221207_0650 1.1 NNW 20221207_0700 0.8 N 20221207_0710 2.2 NNW 20221207_0720 2.5 NW 20221207_0730 2.5 NNW 20221207_0740 3.1 NNW 20221207_0750 2.2 NNW 20221207_0800 1.7 NNW 20221207_0800 1.7 NNW 20221207_0820 2.2 N 20221207_0830 0.8 ENE 20221207_0930 1.4 N 20221207_0940 1.1 N 20221207_1000 1.7 N 20221207_1010 <td></td> <td></td> <td></td>			
20221207_0540 0.3 - 20221207_0550 0.3 NW 20221207_0600 0.8 NNW 20221207_0610 1.1 NNW 20221207_0620 0.6 NNE 20221207_0630 0.3 - 20221207_0640 0.8 NW 20221207_0650 1.1 NNW 20221207_0700 0.8 N 20221207_0710 2.2 NNW 20221207_0720 2.5 NW 20221207_0730 2.5 NNW 20221207_0740 3.1 NNW 20221207_0750 2.2 NNW 20221207_0800 1.7 NNW 20221207_0810 1.9 NNW 20221207_0820 2.2 N 20221207_0830 0.8 ENE 20221207_0940 1.1 N 20221207_0950 1.4 N 20221207_0950 1.1 NNE 20221207_0950 1.1 NNE 20221207_1000<			
20221207_0550 0.3 NW 20221207_0600 0.8 NNW 20221207_0610 1.1 NNW 20221207_0620 0.6 NNE 20221207_0630 0.3 - 20221207_0640 0.8 NW 20221207_0650 1.1 NNW 20221207_0700 0.8 N 20221207_0710 2.2 NNW 20221207_0720 2.5 NW 20221207_0730 2.5 NNW 20221207_0740 3.1 NNW 20221207_0750 2.2 NNW 20221207_0800 1.7 NNW 20221207_0810 1.9 NNW 20221207_0820 2.2 N 20221207_0830 0.8 ENE 20221207_0940 1.1 N 20221207_0950 1.1 NNE 20221207_1000 1.7 N 20221207_1010 1.4 N 20221207_1020 1.7 N 20221207_1040 <td></td> <td></td> <td>NNW</td>			NNW
20221207_0600 0.8 NNW 20221207_0610 1.1 NNW 20221207_0620 0.6 NNE 20221207_0630 0.3 - 20221207_0640 0.8 NW 20221207_0650 1.1 NNW 20221207_0700 0.8 N 20221207_0710 2.2 NNW 20221207_0720 2.5 NW 20221207_0730 2.5 NNW 20221207_0740 3.1 NNW 20221207_0750 2.2 NNW 20221207_0800 1.7 NNW 20221207_0810 1.9 NNW 20221207_0820 2.2 N 20221207_0830 0.8 ENE 20221207_0930 1.4 N 20221207_0940 1.1 N 20221207_0950 1.1 NNE 20221207_1000 1.7 N 20221207_1000 1.7 N 20221207_1000 1.7 N 20221207_1040 <td></td> <td></td> <td>-</td>			-
20221207_0610 1.1 NNW 20221207_0620 0.6 NNE 20221207_0630 0.3 - 20221207_0640 0.8 NW 20221207_0650 1.1 NNW 20221207_0700 0.8 N 20221207_0710 2.2 NNW 20221207_0720 2.5 NW 20221207_0730 2.5 NNW 20221207_0740 3.1 NNW 20221207_0750 2.2 NNW 20221207_0800 1.7 NNW 20221207_0810 1.9 NNW 20221207_0820 2.2 N 20221207_0830 0.8 ENE 20221207_0930 1.4 N 20221207_0950 1.1 NNE 20221207_1000 1.7 N 20221207_1010 1.4 N 20221207_1020 1.7 N 20221207_1040 2.2 N 20221207_1050 2.5 N 20221207_1000			
20221207_0620 0.6 NNE 20221207_0630 0.3 - 20221207_0640 0.8 NW 20221207_0650 1.1 NNW 20221207_0700 0.8 N 20221207_0710 2.2 NNW 20221207_0720 2.5 NW 20221207_0730 2.5 NNW 20221207_0740 3.1 NNW 20221207_0750 2.2 NNW 20221207_0800 1.7 NNW 20221207_0810 1.9 NNW 20221207_0820 2.2 N 20221207_0830 0.8 ENE 20221207_0930 1.4 N 20221207_0950 1.1 NNE 20221207_1000 1.7 N 20221207_1000 1.7 N 20221207_1010 1.4 N 20221207_1030 1.7 NNE 20221207_1040 2.2 N 20221207_1050 2.5 N 20221207_1000			
20221207_0630 0.3 - 20221207_0640 0.8 NW 20221207_0650 1.1 NNW 20221207_0700 0.8 N 20221207_0710 2.2 NNW 20221207_0720 2.5 NW 20221207_0730 2.5 NNW 20221207_0740 3.1 NNW 20221207_0750 2.2 NNW 20221207_0800 1.7 NNW 20221207_0810 1.9 NNW 20221207_0820 2.2 N 20221207_0830 0.8 ENE 20221207_0930 1.4 N 20221207_0940 1.1 N 20221207_0950 1.1 NNE 20221207_1000 1.7 N 20221207_1010 1.4 N 20221207_1020 1.7 NNE 20221207_1040 2.2 N 20221207_1050 2.5 N 20221207_1050 2.5 N 20221207_1100			
20221207_0640 0.8 NW 20221207_0650 1.1 NNW 20221207_0700 0.8 N 20221207_0710 2.2 NNW 20221207_0720 2.5 NW 20221207_0730 2.5 NNW 20221207_0740 3.1 NNW 20221207_0750 2.2 NNW 20221207_0800 1.7 NNW 20221207_0810 1.9 NNW 20221207_0820 2.2 N 20221207_0830 0.8 ENE 20221207_0930 1.4 N 20221207_0940 1.1 N 20221207_0950 1.1 NNE 20221207_1000 1.7 N 20221207_1010 1.4 N 20221207_1020 1.7 NNE 20221207_1040 2.2 N 20221207_1040 2.2 N 20221207_1050 2.5 N 20221207_1100 3.1 N 20221207_1110			
20221207_0650 1.1 NNW 20221207_0700 0.8 N 20221207_0710 2.2 NNW 20221207_0720 2.5 NW 20221207_0730 2.5 NNW 20221207_0740 3.1 NNW 20221207_0750 2.2 NNW 20221207_0800 1.7 NNW 20221207_0810 1.9 NNW 20221207_0820 2.2 N 20221207_0930 0.8 ENE 20221207_0940 1.1 N 20221207_0950 1.1 NNE 20221207_0950 1.1 NNE 20221207_1000 1.7 N 20221207_1010 1.4 N 20221207_1020 1.7 N 20221207_1030 1.7 NNE 20221207_1040 2.2 N 20221207_1050 2.5 N 20221207_1100 3.1 N 20221207_1110 3.3 N 20221207_1110			
20221207_0700 0.8 N 20221207_0710 2.2 NNW 20221207_0720 2.5 NW 20221207_0730 2.5 NNW 20221207_0740 3.1 NNW 20221207_0750 2.2 NNW 20221207_0800 1.7 NNW 20221207_0810 1.9 NNW 20221207_0820 2.2 N 20221207_0830 0.8 ENE 20221207_0940 1.4 N 20221207_0950 1.1 NNE 20221207_1000 1.7 N 20221207_1010 1.4 N 20221207_1020 1.7 N 20221207_1030 1.7 NNE 20221207_1040 2.2 N 20221207_1050 2.5 N 20221207_1100 3.1 N 20221207_1110 3.3 N 20221207_1110 3.3 N 20221207_1110 3.3 N 20221207_1110			
20221207_0710 2.2 NNW 20221207_0720 2.5 NW 20221207_0730 2.5 NNW 20221207_0740 3.1 NNW 20221207_0750 2.2 NNW 20221207_0800 1.7 NNW 20221207_0810 1.9 NNW 20221207_0820 2.2 N 20221207_0830 0.8 ENE 20221207_0940 1.1 N 20221207_0950 1.1 NNE 20221207_1000 1.7 N 20221207_1010 1.4 N 20221207_1020 1.7 N 20221207_1030 1.7 NNE 20221207_1040 2.2 N 20221207_1050 2.5 N 20221207_1100 3.1 N 20221207_1110 3.3 N 20221207_1110 3.3 N 20221207_1110 3.1 N 20221207_1110 3.3 N 20221207_1110			
20221207_0720 2.5 NW 20221207_0730 2.5 NNW 20221207_0740 3.1 NNW 20221207_0750 2.2 NNW 20221207_0800 1.7 NNW 20221207_0810 1.9 NNW 20221207_0820 2.2 N 20221207_0830 0.8 ENE 20221207_0930 1.4 N 20221207_0950 1.1 NNE 20221207_0950 1.1 NNE 20221207_1000 1.7 N 20221207_1010 1.4 N 20221207_1020 1.7 N 20221207_1030 1.7 NNE 20221207_1040 2.2 N 20221207_1050 2.5 N 20221207_1100 3.1 N 20221207_1110 3.3 N 20221207_1110 3.3 N 20221207_1110 3.1 N 20221207_1110 3.1 N 20221207_1110	_		
20221207_0730 2.5 NNW 20221207_0740 3.1 NNW 20221207_0750 2.2 NNW 20221207_0800 1.7 NNW 20221207_0810 1.9 NNW 20221207_0820 2.2 N 20221207_0830 0.8 ENE 20221207_0930 1.4 N 20221207_0940 1.1 NNE 20221207_0950 1.1 NNE 20221207_1000 1.7 N 20221207_1010 1.4 N 20221207_1020 1.7 N 20221207_1030 1.7 NNE 20221207_1040 2.2 N 20221207_1050 2.5 N 20221207_1100 3.1 N 20221207_1110 3.3 N 20221207_1120 2.5 N 20221207_1130 3.3 N 20221207_1140 3.1 N 20221207_1140 3.1 N			
20221207_0740 3.1 NNW 20221207_0750 2.2 NNW 20221207_0800 1.7 NNW 20221207_0810 1.9 NNW 20221207_0820 2.2 N 20221207_0830 0.8 ENE 20221207_0930 1.4 N 20221207_0940 1.1 N 20221207_0950 1.1 NNE 20221207_1000 1.7 N 20221207_1010 1.4 N 20221207_1020 1.7 N 20221207_1030 1.7 NNE 20221207_1040 2.2 N 20221207_1050 2.5 N 20221207_1100 3.1 N 20221207_1110 3.3 N 20221207_1120 2.5 N 20221207_1130 3.3 N 20221207_1140 3.1 N			
20221207_0750 2.2 NNW 20221207_0800 1.7 NNW 20221207_0810 1.9 NNW 20221207_0820 2.2 N 20221207_0830 0.8 ENE 20221207_0930 1.4 N 20221207_0940 1.1 N 20221207_0950 1.1 NNE 20221207_1000 1.7 N 20221207_1010 1.4 N 20221207_1020 1.7 NNE 20221207_1030 1.7 NNE 20221207_1040 2.2 N 20221207_1050 2.5 N 20221207_1100 3.1 N 20221207_1110 3.3 N 20221207_1120 2.5 N 20221207_1130 3.3 N 20221207_1130 3.3 N 20221207_1140 3.1 N			
20221207_0800 1.7 NNW 20221207_0810 1.9 NNW 20221207_0820 2.2 N 20221207_0830 0.8 ENE 20221207_0930 1.4 N 20221207_0940 1.1 N 20221207_0950 1.1 NNE 20221207_1000 1.7 N 20221207_1010 1.4 N 20221207_1020 1.7 NNE 20221207_1030 1.7 NNE 20221207_1040 2.2 N 20221207_1050 2.5 N 20221207_1100 3.1 N 20221207_1110 3.3 N 20221207_1120 2.5 N 20221207_1130 3.3 N 20221207_1140 3.1 N			
20221207_0810 1.9 NNW 20221207_0820 2.2 N 20221207_0830 0.8 ENE 20221207_0930 1.4 N 20221207_0940 1.1 N 20221207_0950 1.1 NNE 20221207_1000 1.7 N 20221207_1010 1.4 N 20221207_1020 1.7 NNE 20221207_1030 1.7 NNE 20221207_1040 2.2 N 20221207_1050 2.5 N 20221207_1100 3.1 N 20221207_1110 3.3 N 20221207_1130 3.3 N 20221207_1130 3.3 N 20221207_1140 3.1 N			
20221207_0820 2.2 N 20221207_0830 0.8 ENE 20221207_0930 1.4 N 20221207_0940 1.1 N 20221207_0950 1.1 NNE 20221207_1000 1.7 N 20221207_1010 1.4 N 20221207_1020 1.7 N 20221207_1030 1.7 NNE 20221207_1040 2.2 N 20221207_1050 2.5 N 20221207_1100 3.1 N 20221207_1110 3.3 N 20221207_1130 2.5 N 20221207_1130 3.3 N 20221207_1140 3.1 N			
20221207_0830 0.8 ENE 20221207_0930 1.4 N 20221207_0940 1.1 N 20221207_0950 1.1 NNE 20221207_1000 1.7 N 20221207_1010 1.4 N 20221207_1020 1.7 N 20221207_1030 1.7 NNE 20221207_1040 2.2 N 20221207_1050 2.5 N 20221207_1100 3.1 N 20221207_1110 3.3 N 20221207_1120 2.5 N 20221207_1130 3.3 N 20221207_1140 3.1 N			
20221207_0930 1.4 N 20221207_0940 1.1 N 20221207_0950 1.1 NNE 20221207_1000 1.7 N 20221207_1010 1.4 N 20221207_1020 1.7 N 20221207_1030 1.7 NNE 20221207_1040 2.2 N 20221207_1050 2.5 N 20221207_1100 3.1 N 20221207_1110 3.3 N 20221207_1120 2.5 N 20221207_1130 3.3 N 20221207_1140 3.1 N			
20221207_0940 1.1 N 20221207_0950 1.1 NNE 20221207_1000 1.7 N 20221207_1010 1.4 N 20221207_1020 1.7 N 20221207_1030 1.7 NNE 20221207_1040 2.2 N 20221207_1050 2.5 N 20221207_1100 3.1 N 20221207_1110 3.3 N 20221207_1120 2.5 N 20221207_1130 3.3 N 20221207_1140 3.1 N			
20221207_0950 1.1 NNE 20221207_1000 1.7 N 20221207_1010 1.4 N 20221207_1020 1.7 N 20221207_1030 1.7 NNE 20221207_1040 2.2 N 20221207_1050 2.5 N 20221207_1100 3.1 N 20221207_1110 3.3 N 20221207_1120 2.5 N 20221207_1130 3.3 N 20221207_1140 3.1 N			
20221207_1000 1.7 N 20221207_1010 1.4 N 20221207_1020 1.7 N 20221207_1030 1.7 NNE 20221207_1040 2.2 N 20221207_1050 2.5 N 20221207_1100 3.1 N 20221207_1110 3.3 N 20221207_1120 2.5 N 20221207_1130 3.3 N 20221207_1140 3.1 N			
20221207_1010 1.4 N 20221207_1020 1.7 N 20221207_1030 1.7 NNE 20221207_1040 2.2 N 20221207_1050 2.5 N 20221207_1100 3.1 N 20221207_1110 3.3 N 20221207_1120 2.5 N 20221207_1130 3.3 N 20221207_1140 3.1 N			
20221207_1020 1.7 N 20221207_1030 1.7 NNE 20221207_1040 2.2 N 20221207_1050 2.5 N 20221207_1100 3.1 N 20221207_1110 3.3 N 20221207_1120 2.5 N 20221207_1130 3.3 N 20221207_1140 3.1 N			
20221207_1030 1.7 NNE 20221207_1040 2.2 N 20221207_1050 2.5 N 20221207_1100 3.1 N 20221207_1110 3.3 N 20221207_1120 2.5 N 20221207_1130 3.3 N 20221207_1140 3.1 N			
20221207_1040 2.2 N 20221207_1050 2.5 N 20221207_1100 3.1 N 20221207_1110 3.3 N 20221207_1120 2.5 N 20221207_1130 3.3 N 20221207_1140 3.1 N			
20221207_1050 2.5 N 20221207_1100 3.1 N 20221207_1110 3.3 N 20221207_1120 2.5 N 20221207_1130 3.3 N 20221207_1140 3.1 N			
20221207_1100 3.1 N 20221207_1110 3.3 N 20221207_1120 2.5 N 20221207_1130 3.3 N 20221207_1140 3.1 N			
20221207_1110 3.3 N 20221207_1120 2.5 N 20221207_1130 3.3 N 20221207_1140 3.1 N			
20221207_1120 2.5 N 20221207_1130 3.3 N 20221207_1140 3.1 N			
20221207_1130 3.3 N 20221207_1140 3.1 N			
20221207_1140 3.1 N			
ZUZZ120/_1150 3.1 NNE			
	2022120/_1150	3.1	NNE

Date & Time		
(YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (From)
20221207 1200	3.3	N N
20221207_1210	3.3	N
20221207_1220	4.2	NNE
20221207_1230	3.3	N
20221207 1240	3.3	N
20221207 1250	2.8	N
20221207_1300	2.2	NNW
20221207_1310	2.2	N
20221207_1320	2.8	N
20221207_1330	3.3	NNE
20221207 1340	1.7	ENE
20221207 1350	1.4	E
20221207_1330	1.7	E
20221207_1410	1.7	ESE
20221207_1420	1.4	NE
20221207_1430	1.9	NE
20221207 1440	2.2	N
20221207_1450	2.2	N
20221207_1500	2.2	N
20221207_1510	1.9	N
20221207_1520	2.5	NNE
20221207_1530	2.5	N
20221207 1540	1.7	NNE
20221207_1550	2.2	NNE
20221207_1600	1.4	NNE
20221207_1610	2.2	NE
20221207_1620	1.4	NNE
20221207_1630	1.7	E
20221207 1640	0.8	E
20221207 1650	1.7	ENE
20221207_1700	1.9	NE
20221207_1710	1.4	NNE
20221207_1720	1.4	NNE
20221207_1730	1.4	NNE
20221207_1740	1.4	NNE
20221207 1750	0.8	NNE
20221207_1800	0.8	N
20221207_1810	0.3	SE
20221207_1820	0.3	NW
20221207_1830	0.3	-
20221207 1840	0	N
20221207 1850	0	N
	0	N
20221207_1900		
20221207_1910	0	N
20221207_1920	0.3	NW
20221207_1930	0	N
20221207_1940	0.3	NW
20221207 1950	0	N
20221207_2000	0.3	S
20221207_2010	0	N
20221207_2020	0	N
20221207_2030	0	N
20221207_2040	0.3	SSE
20221207_2050	0	N
20221207_2100	0	N
20221207_2100	0.3	NNE
20221207_2120	0	N
20221207_2130	0	N
20221207_2140	0	N
20221207_2150	0	N
20221207 2200	0	N
20221207_2210	0	N
20221207_2220	0.3	S
20221207_2230	0	N
20221207_2240	0.3	=
20221207_2250	0	N
20221207_2300	0	N
20221207_2310	0	N
	0	N
20221207_2320		
20221207_2330	0.3	S
20221207_2340	0	N
20221207_2350	0.3	WNW

Date & Time		
(YYYYMMBB_HHMM)	Wind Speed (m/s)	Wind Direction (From)
20221208_0000	0	N
20221208 0010	0	N
20221208_0020	0	N
20221208 0020	0	N
20221208 0030	0	N
	-	
20221208_0040	0	N
20221208_0050	0	N
20221208_0100	0	N
20221208_0110	0	N
20221208_0120	0	N
20221208_0130	0	N
20221208_0140	0	N
20221208 0150	0	N
20221208 0200	0	N
20221208 0210	0	N
20221208_0220	0	N
20221208_0230	0	N
20221208_0240	0.3	SSE
20221208_0250	0.8	SE
20221208_0300	0.3	SE
20221208_0310	0.3	ESE
20221208 0320	0	N
20221208 0330	0	N
20221208_0340	0	N N
20221208_0350	0	N SOM
20221208_0400	0.3	SSW
20221208_0410	0.3	SSW
20221208_0420	0	N
20221208_0430	0	N
20221208 0440	0	N
20221208 0450	0	N
20221208 0500	0	N
20221208_0510	0.3	<u> </u>
20221208_0520	0.3	<u> </u>
20221208_0530	0	N
20221208_0540	0	N
20221208_0550	0	N
20221208 0600	0	N
20221208 0610	0	N
20221208 0620	0.3	SSE
20221208 0630	0.3	N N
20221208_0640	0	N
20221208_0650	0	N
20221208_0700	0	N
20221208_0710	0	N
20221208_0720	0	N
20221208 0730	0	N
20221208 0740	0	N
20221208_0750	0	N
20221208_0730	0	N N
	0.3	E E
20221208_0810		
20221208_0820	0.3	-
20221208_0830	0.3	NE
20221208_0840	0.3	NNE
20221208_0850	1.4	N
20221208_0900	1.9	N
20221208 0910	2.2	N
20221208 0920	2.5	N
20221208_0920	2.2	N N
20221208_0940	2.8	N N
20221208_0950	2.8	N
20221208_1000	3.1	N
20221208_1010	3.1	N
20221208_1020	2.8	NNE
20221208 1030	2.5	N
20221208_1040	2.8	N
20221208_1050	2.2	N N
20221208_1100	1.7	NNW
20221208_1110	1.7	N
20221208_1120	2.2	NNW
20221208_1130	2.5	NW
20221208_1140	1.7	NW
20221208 1150	1.7	N

Date & Time		
(YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (From)
20221208 1200	1.7	NNW
20221208 1210	1.4	NW
20221208 1220	1.7	WNW
20221208 1230	1.7	NW
20221208 1240	2.2	NNW
20221208_1250	1.7	N
20221208_1200	1.4	-
20221208_1300	1.9	WNW
20221208_1320	1.7	N
20221208_1330	2.2	N
20221208_1340	1.4	N
20221208_1350	2.2	N
20221208_1400	1.4	-
20221208_1410	2.2	N
20221208_1420	1.7	NNW
20221208_1430	1.7	N
20221208_1440	1.7	N
20221208_1450	1.7	N
20221208_1500	2.5	N
20221208_1510	1.9	NW
20221208_1520	1.4	NNW
20221208_1530	1.7	N
20221208_1540	0.8	NNE
20221208_1550	1.1	-
20221208_1600	1.4	NNW
20221208 1610	1.7	N
20221208 1620	1.7	NNW
20221208 1630	1.1	N
20221208 1640	1.4	N
20221208_1650	1.1	N
20221208_1000	1.1	N
20221208_1700	1.4	N N
20221208_1720	1.1	NNW
20221208_1730	0.8	NNW
20221208_1740	1.1	N
20221208_1750	1.1	NNE
20221208_1800	0.3	NNE
20221208_1810	0	N
20221208_1820	0.3	N
20221208_1830	0	N
20221208_1840	0.3	N
20221208_1850	0	N
20221208_1900	0	N
20221208_1910	0.3	S
20221208_1920	0.3	S
20221208 1930	0.3	S
20221208 1940	0	N
20221208 1950	0	N
20221208_2000	0	N
20221208_2010	0	N
20221208_2010	0	N
20221208_2020	0	N
20221208_2040	0	N N
20221208_2040	0	N N
20221208_2050	0	N N
20221208_2110	0.3	- N
20221208_2120	0	N
20221208_2130	0	N
20221208_2140	0	N
20221208_2150	0.3	S
20221208_2200	0.3	SSE
20221208_2210	0	N
20221208_2220	0	N
20221208_2230	0	N
20221208_2240	0	N
20221208_2250	0	N
20221208_2300	0	N
20221208_2310	0	N
20221208_2320	0	N
20221208_2330	0	N
20221208 2340	0	N
20221208_2350	0	N
	·	.,

Date & Time		
(YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (From)
20221209 0000	0	N
20221209_0000	0	N N
20221209_0020	0	N
20221209 0020	0	N
20221209_0020	0	N N
20221209_0030	0	N N
20221209_0050	0.3	SE
20221209_0100	0.3	SE
20221209_0110	0	N
20221209_0120	0.3	-
20221209_0130	0	N
20221209_0140	0.3	-
20221209_0150	0.3	-
20221209_0200	1.7	NNW
20221209_0210	1.7	-
20221209_0220	2.2	NNW
20221209_0230	2.2	N
20221209_0240	1.7	ESE
20221209_0250	0.8	SSE
20221209_0300	0.8	SSE
20221209_0310	0.6	SSE
20221209_0320	0	N
20221209_0330	0.3	SE
20221209_0340	0.3	SSE
20221209_0350	0	N
20221209_0400	0.3	SSE
20221209 0410	0.3	SE
20221209 0420	0.3	ESE
20221209 0430	0.3	SE
20221209 0440	0	N
20221209 0450	0	N
20221209 0500	0	N
20221209_0510	0	N N
20221209_0520	0	N N
20221209_0520	0.3	S
20221209_0540	0.3	
20221209_0550	0.3	SE
20221209_0600	0.3	- N
20221209_0610	0	N N
20221209_0620	0	N
20221209_0630	0	N N
20221209_0640	0	N
20221209_0650	0.3	S
20221209_0700	0.3	-
20221209_0710	0.3	SSE
20221209_0720	0.3	<u> </u>
20221209_0730	0.3	SW
20221209_0740	0	N
20221209_0750	0	N
20221209_0800	0.3	WNW
20221209_0810	0	N
20221209_0820	0.3	N
20221209_0830	1.1	N
20221209_0840	2.2	N
20221209_0850	1.7	N
20221209_0900	2.8	N
20221209_0910	2.2	N
20221209_0920	2.2	N
20221209_0930	1.7	N
20221209_0940	1.4	NNE
20221209_0950	2.2	NNE
20221209 1000	3.3	N
20221209 1010	3.6	N
20221209_1020	4.2	N
20221209_1030	5	N N
20221209_1030	4.4	N N
20221209_1050	2.8	N N
20221209_1030	3.9	N N
	3.9	N N
20221209_1110		
20221209_1120	3.1	N NINIA/
20221209_1130	3.3	NNW
20221209_1140	3.1	N N
20221209_1150	3.3	N

Data C Time	· · · · · · · · · · · · · · · · · · ·	
Date & Time (YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (From)
20221209 1200	3.3	N
20221209_1210	4.2	N N
20221209_1220	3.1	N
20221209 1230	3.3	N
20221209 1240	3.3	NNW
20221209_1250	3.9	N
20221209_1300	4.2	N
20221209_1310	3.3	N
20221209_1320	3.9	N
20221209_1330	3.9	N
20221209_1340	3.9	N
20221209_1350	2.8	N
20221209_1400	2.8	NNW
20221209_1410	2.8	NNE
20221209_1420	2.8	N N
20221209_1430	3.1	N
20221209_1440	3.1	N N
20221209_1450	2.8 3.3	N NNE
20221209_1500		N N
20221209_1510 20221209 1520	2.8	NNE
20221209_1520	2.5	NNE
20221209_1530	2.5	NNE
20221209_1550	2.2	NNE
20221209_1600	2.2	N
20221209 1610	2.2	N
20221209 1620	1.9	N
20221209 1630	2.2	N
20221209_1640	2.2	N
20221209_1650	2.2	N
20221209_1700	1.7	N
20221209_1710	1.4	N
20221209_1720	1.7	N
20221209_1730	1.7	N
20221209_1740	1.7	NNE
20221209_1750	1.7	NNE
20221209_1800	1.4	N
20221209_1810	1.4	N
20221209_1820	0.8	NNW
20221209_1830	1.7	N
20221209_1840	1.4	N
20221209_1850	0.8	NNE
20221209_1900	0	N N
20221209_1910	0	N N
20221209_1920 20221209_1930	0	N N
20221209_1930	0	N
20221209_1950	0	N N
20221209 2000	0	N
20221209_2000	0	N N
20221209_2020	0	N N
20221209_2030	0	N
20221209_2040	0	N
20221209_2050	0	N
20221209_2100	0.6	-
20221209_2110	1.1	N
20221209_2120	2.2	NNE
20221209_2130	2.2	N
20221209_2140	1.1	N
20221209_2150	1.7	N
20221209_2200	3.3	NNE
20221209_2210	1.4	NNW
20221209_2220	1.7	N
20221209_2230	1.7	N
20221209_2240	1.9	NNW
20221209_2250	2.5	N N
20221209_2300	2.5	N
20221209_2310	2.2	N N
20221209_2320	2.2	N N
20221209_2330	3.1 4.7	N N
20221209_2340	4.7	N N
20221209_2350	4.4	IN

Date & Time		
(YYYYMMBB_HHMM)	Wind Speed (m/s)	Wind Direction (From)
20221210_0000	3.3	N
20221210 0010	4.2	N
20221210_0020	3.9	NNE
20221210 0020	3.9	NNE
20221210 0030	4.2	N
20221210_0030	3.9	NNE
20221210_0050	3.1	N
20221210_0100	3.9	N
20221210_0110	3.3	N
20221210_0120	3.3	N
20221210_0130	3.3	N
20221210_0140	3.3	N
20221210_0150	2.8	N
20221210 0200	2.8	N
20221210 0210	3.1	N
20221210 0220	3.1	N
20221210_0220	3.1	N N
20221210_0240	3.1	N
20221210_0250	3.3	N
20221210_0300	2.8	N
20221210_0310	2.8	N
20221210_0320	1.7	NNE
20221210_0330	0.8	NNE
20221210 0340	0.3	SE
20221210_0350	0.3	-
20221210_0330	0.3	ESE
		NNW
20221210_0410	0.8	
20221210_0420	1.7	NNE
20221210_0430	0.8	NNE
20221210_0440	1.7	NE
20221210_0450	2.5	NNE
20221210_0500	4.2	NNE
20221210 0510	3.3	N
20221210 0520	3.3	N
20221210_0530	3.3	N
	3.1	N N
20221210_0540		
20221210_0550	3.3	N
20221210_0600	3.9	N
20221210_0610	3.3	NNE
20221210_0620	1.7	NE
20221210_0630	3.3	NNE
20221210_0640	1.7	NE
20221210 0650	2.8	N
20221210 0700	2.2	NNE
20221210 0710	1.7	NNE
	1.1	ENE
20221210_0720		
20221210_0730	0.3	ENE
20221210_0740	0.3	SSE
20221210_0750	0.3	SSE
20221210_0800	0	N
20221210_0810	0	N
20221210_0820	0	N
20221210_0830	0	N
20221210 0840	0.3	WNW
20221210_0850	0.6	WNW
20221210_0830	0.8	NNW
20221210_0900	1.9	N
20221210_0920	1.7	N .
20221210_0930	1.7	N
20221210_0940	2.5	N
20221210_0950	3.1	NNE
20221210_1000	4.2	NNE
20221210_1010	4.4	NNE
20221210_1020	4.2	N
20221210 1030	4.2	N
20221210_1030	4.2	NNE
20221210_1050	3.3	N N
20221210_1100	3.3	N
20221210_1110	3.3	NNW
20221210_1120	3.3	N
20221210_1130	3.1	N
20221210_1140	3.9	N
20221210 1150	3.9	N
		**

Date & Time		
(YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (From)
20221210_1200	4.7	NNE
20221210_1210	4.4	NNE
20221210_1220	3.9	NNE
20221210_1230	3.3	N
20221210_1240	3.1	N
20221210_1250	4.2	NNE
20221210_1300	3.6	NNE
20221210_1310	2.5	N
20221210_1320	1.7	NNW
20221210_1330	2.5	NNW
20221210_1340	2.2	NNW
20221210_1350	2.5	N
20221210_1400	3.1	N
20221210_1410	1.9	NNW
20221210_1420	1.7	N
20221210_1430	2.8	N
20221210_1440	1.7	N
20221210_1450	1.9 2.2	NNW N
20221210_1500	2.2	
20221210_1510 20221210 1520	2.2	NNW NNW
20221210_1320	2.5	NNE
20221210_1530	2.5	N
20221210_1540	1.7	N N
20221210_1550	1.7	N N
20221210_1000	2.5	N
20221210_1620	2.8	N
20221210_1630	3.3	N
20221210_1640	3.9	N
20221210 1650	3.3	N
20221210 1700	3.3	N
20221210 1710	3.1	N
20221210 1720	2.8	N
20221210_1730	2.5	N
20221210_1740	2.8	NNE
20221210_1750	1.7	NNE
20221210_1800	1.4	N
20221210_1810	1.1	NNE
20221210_1820	1.4	NNE
20221210_1830	1.1	N
20221210_1840	0.6	NNE
20221210_1850	1.4	NNE
20221210_1900	1.7	NNE
20221210_1910	1.7	NNE
20221210_1920	1.1	NNE
20221210_1930	2.2	NNE
20221210_1940	2.5	NNE
20221210_1950	1.4	NNE
20221210_2000	2.2	NNE
20221210_2010	1.4	NE NNE
20221210_2020 20221210 2030	2.2	NNE
20221210_2030	1.1	NNE
20221210_2040	2.2	NNE
20221210_2030	2.2	NNE
20221210_2100	3.1	N
20221210_2110	3.3	N
20221210_2120	2.8	N
20221210_2140	2.8	N
20221210_2150	3.1	N
20221210_2200	3.6	N
20221210_2210	3.6	N
20221210_2220	3.3	N
20221210_2230	2.5	N
20221210_2240	2.8	NNE
20221210_2250	1.1	SE
20221210_2300	0.8	-
20221210_2310	0.6	-
20221210_2320	1.7	NNW
20221210_2330	1.9	NNW
20221210_2340	2.2	NNW
20221210_2350	2.2	N

Date & Time) NC 16 1/ /)	W. 15: .: (5)
(YYYYMMBB_HHMM)	Wind Speed (m/s)	Wind Direction (From)
20221211_0000	2.5	N N
20221211_0010 20221211_0020	3.1 2.5	N N
20221211_0020	2.5	N
20221211_0030	2.8	N
20221211_0030	2.5	N
20221211 0050	2.5	NNE
20221211 0100	3.9	NNE
20221211 0110	3.9	NNE
20221211_0120	4.2	NNE
20221211_0130	4.4	NNE
20221211_0140	5	NNE
20221211_0150	4.4	NNE
20221211_0200	3.1	NNE
20221211_0210	2.8	N
20221211_0220	3.1	N
20221211_0230	3.3	N
20221211_0240	3.9	NNE
20221211_0250	5.3	NNE
20221211_0300	4.4	NNE
20221211_0310	4.2	NNE
20221211_0320	4.4	NNE
20221211_0330 20221211_0340	3.9 3.9	NNE NNE
20221211_0340	4.2	NNE
20221211_0330	3.6	NNE
20221211_0400	3.1	N
20221211_0410	3.3	N
20221211_0420	3.3	NNE
20221211 0440	3.9	NNE
20221211 0450	4.2	N
20221211 0500	3.3	NNE
20221211_0510	3.6	N
20221211_0520	3.9	NNE
20221211_0530	3.9	NNE
20221211_0540	4.2	NNE
20221211_0550	4.2	NNE
20221211_0600	5	NNE
20221211_0610	4.2	NNE
20221211_0620	3.9	NNE
20221211_0630	3.1	N
20221211_0640	3.1	N
20221211_0650	2.8	N
20221211_0700	3.6	N N
20221211_0710	3.3	N N
20221211_0720	3.9	N NNE
20221211_0730 20221211_0740	3.9 4.2	NNE N
20221211_0740	3.3	N N
20221211_0/30	4.2	N N
20221211_0800	4.4	NNE
20221211_0820	4.7	NNE
20221211 0830	5	NNE
20221211 0840	4.4	NNE
20221211_0850	3.9	NNE
20221211_0900	5.3	NNE
20221211_0910	4.7	NNE
20221211_0920	5	NNE
20221211_0930	5	NNE
20221211_0940	5	NNE
20221211_0950	5.3	NNE
20221211_1000	5	NNE
20221211_1010	4.7	NNE
20221211_1020	3.9	NNE
20221211_1030	4.7	NNE
20221211_1040	6.1	NNE
20221211_1050	6.1	NNE
20221211_1100	6.4	NNE
20221211_1110	5.3	NNE
20221211_1120 20221211 1130	5.8 5.3	NNE NNE
20221211_1130	4.7	NNE
20221211_1140	5	NNE
	ر ا	ININL

CYYYMMBB_HHMM Wind Speed (m/s) Wind Direction (From)	Date & Time		
20221211 1210	(YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (From)
20221211 1210 S.3 NNE			NNE
20221211 1220 5.8 NNE			
20221211 1240			
20221211 1240 6.4 NNE			
2021211 1300 5.3 NNE			
20221211 1300 5.3 NNE			
20221211 1310 S			
20221211 1320 5.3 NNE			
20221211 1330 5.3 NNE			
20221211 1340			
20221211 1350 4.7 NNE 20221211 1410 3.3 NNE 20221211 1410 3.3 NNE 20221211 1420 3.6 N NNE 20221211 1420 3.6 N NNE 20221211 1420 3.9 NNE 20221211 1450 3.9 NNE 20221211 1450 3.9 NNE 20221211 1500 3.3 NNE 20221211 1500 3.3 NNE 20221211 1500 3.3 NNE 20221211 1500 3.3 NNE 20221211 1520 3.9 NNE 20221211 1520 3.9 NNE 20221211 1530 3.3 NNE 20221211 1540 4.2 NNE 20221211 1550 3.6 NNE 20221211 1550 3.6 NNE 20221211 1600 3.6 NNE 20221211 1600 3.6 NNE 20221211 1630 4.2 NNE 20221211 1630 4.2 NNE 20221211 1630 4.2 NNE 20221211 1650 4.7 NNE 20221211 1700 4.7 NNE 20221211 1700 4.7 NNE 20221211 1700 3.3 NNE 20221211 1700 3.8 NNE 20221211 1700 3.8 NNE 20221211 1700 3.9 NNE 20221211 1700 3.9 NNE 20221211 1700 3.9 NNE 20221211 1800 3.9 NNE 20221211 1800 3.9 NNE 20221211 1800 5.8 NNE 20221211 1900 5.8 NN			
20221211 1400 4.2 NNE 20221211 1410 3.3 NNE 20221211 1420 3.6 N NE 20221211 1430 3.9 NNE 20221211 1440 3.9 NNE 20221211 1450 3.9 NNE 20221211 1500 3.3 NNE 20221211 1510 3.3 NNE 20221211 1510 3.3 NNE 20221211 1520 3.9 NNE 20221211 1530 3.3 NNE 20221211 1530 3.3 NNE 20221211 1540 4.2 NNE 20221211 1550 3.6 NNE 20221211 1550 3.6 NNE 20221211 1600 3.6 NNE 20221211 1610 3.3 NNE 20221211 1610 3.3 NNE 20221211 1620 4.2 NNE 20221211 1630 4.2 NNE 20221211 1640 3.1 NNE 20221211 1640 3.1 NNE 20221211 1650 4.7 NNE 20221211 1700 4.7 NNE 20221211 1710 3.3 NNE 20221211 1720 3.6 NNE 20221211 1730 3.3 NNE 20221211 1740 2.8 NNE 20221211 1740 2.8 NNE 20221211 1830 4.2 NNE 20221211 1830 4.2 NNE 20221211 1830 4.2 NNE 20221211 1830 3.9 NNE 20221211 1840 5 NNE 20221211 1840 5 NNE 20221211 1840 5 NNE 20221211 1850 4.7 NNE 20221211 1850 4.7 NNE 20221211 1850 5 NNE 20221211 1900 5.8 NNE 20221211			
20221211 1410 3.3 NNE			
20221211_1420 3.6 N			
20221211_1430 3.9 NNE			
20221211_1440 3.9 NNE	_		
20221211_1500 3.3 NNE			
20221211_1500 3.3 NNE			
20221211_1510 3.3 NNE			
20221211_1520 3.9 NNE			
20221211_1530 3.3 NNE	20221211_1510	3.3	N
20221211_1550 3.6 NNE			
20221211_1550 3.6 NNE			NNE
20221211 1600 3.6	20221211_1540	4.2	NNE
20221211 1610 3.3 NNE	20221211_1550	3.6	NNE
20221211 1620	20221211_1600	3.6	NNE
20221211_1630	20221211_1610	3.3	NNE
20221211_1640 3.1 NNE	20221211_1620	4.2	NNE
2021211_1650	20221211 1630	4.2	NNE
20221211_1700 4.7 NNE 20221211_1710 3.3 NNE 20221211_1720 3.6 NNE 20221211_1740 2.8 NNE 20221211_1740 2.8 NNE 20221211_1750 3.3 NNE 20221211_1800 3.9 NNE 20221211_1810 4.2 NNE 20221211_1820 4.4 NNE 20221211_1830 5 NNE 20221211_1840 5 NNE 20221211_1840 5 NNE 20221211_1900 5.8 NNE 20221211_1900 5.8 NNE 20221211_1910 4.7 NNE 20221211_1920 5.3 NNE 20221211_1930 5 NNE 20221211_1940 5.8 NNE 20221211_2000 5 NNE 20221211_2010 5 NNE 20221211_2020 5.3 NNE 20221211_2030 5 NNE 20221211_2100	20221211 1640	3.1	NNE
20221211_1700 4.7 NNE 20221211_1710 3.3 NNE 20221211_1720 3.6 NNE 20221211_1740 2.8 NNE 20221211_1740 2.8 NNE 20221211_1750 3.3 NNE 20221211_1800 3.9 NNE 20221211_1810 4.2 NNE 20221211_1820 4.4 NNE 20221211_1830 5 NNE 20221211_1840 5 NNE 20221211_1840 5 NNE 20221211_1900 5.8 NNE 20221211_1900 5.8 NNE 20221211_1910 4.7 NNE 20221211_1920 5.3 NNE 20221211_1930 5 NNE 20221211_1940 5.8 NNE 20221211_2000 5 NNE 20221211_2010 5 NNE 20221211_2020 5.3 NNE 20221211_2030 5 NNE 20221211_2100	20221211 1650	4.7	NNE
20221211_1710 3.3 NNE 20221211_1720 3.6 NNE 20221211_1730 3.3 NNE 20221211_1740 2.8 NNE 20221211_1750 3.3 NNE 20221211_1800 3.9 NNE 20221211_1810 4.2 NNE 20221211_1820 4.4 NNE 20221211_1830 5 NNE 20221211_1840 5 NNE 20221211_1850 4.7 NNE 20221211_1900 5.8 NNE 20221211_1910 4.7 NNE 20221211_1920 5.3 NNE 20221211_1930 5 NNE 20221211_1940 5.8 NNE 20221211_2000 5 NNE 20221211_2010 5 NNE 20221211_2000 5 NNE 20221211_2000 5 NNE 20221211_2040 4.7 NNE 20221211_2040 4.7 NNE 20221211_2100			
20221211_1720 3.6 NNE 20221211_1730 3.3 NNE 20221211_1740 2.8 NNE 20221211_1750 3.3 NNE 20221211_1800 3.9 NNE 20221211_1810 4.2 NNE 20221211_1820 4.4 NNE 20221211_1830 5 NNE 20221211_1840 5 NNE 20221211_1850 4.7 NNE 20221211_1900 5.8 NNE 20221211_1900 5.8 NNE 20221211_1910 4.7 NNE 20221211_1920 5.3 NNE 20221211_1940 5.8 NNE 20221211_2000 5 NNE 20221211_2000 5 NNE 20221211_2010 5 NNE 20221211_2020 5.3 NNE 20221211_2040 4.7 NNE 20221211_2050 3.9 N 20221211_2100 4.2 NNE 20221211_21			
20221211_1730 3.3 NNE 20221211_1740 2.8 NNE 20221211_1800 3.9 NNE 20221211_1810 4.2 NNE 20221211_1820 4.4 NNE 20221211_1830 5 NNE 20221211_1840 5 NNE 20221211_1850 4.7 NNE 20221211_1900 5.8 NNE 20221211_1910 4.7 NNE 20221211_1920 5.3 NNE 20221211_1930 5 NNE 20221211_1940 5.8 NNE 20221211_1950 5 NNE 20221211_2000 5 NNE 20221211_2000 5 NNE 20221211_2010 5 NNE 20221211_2030 5 NNE 20221211_2040 4.7 NNE 20221211_2040 4.7 NNE 20221211_2100 4.2 NNE 20221211_2100 4.2 NNE 20221211_2100 </td <td></td> <td></td> <td></td>			
20221211_1740 2.8 NNE 20221211_1750 3.3 NNE 20221211_1800 3.9 NNE 20221211_1810 4.2 NNE 20221211_1820 4.4 NNE 20221211_1830 5 NNE 20221211_1850 4.7 NNE 20221211_1900 5.8 NNE 20221211_1900 5.8 NNE 20221211_1930 5.3 NNE 20221211_1940 5.8 NNE 20221211_1950 5 NNE 20221211_2000 5 NNE 20221211_2000 5 NNE 20221211_2010 5 NNE 20221211_2040 4.7 NNE 20221211_2040 4.7 NNE 20221211_2040 4.7 NNE 20221211_2100 4.2 NNE 20221211_2100 4.2 NNE 20221211_2100 4.2 NNE 20221211_2100 4.4 NNE 20221211_			
20221211 1750 3.3 NNE			
20221211_1800 3.9 NNE 20221211_1810 4.2 NNE 20221211_1820 4.4 NNE 20221211_1830 5 NNE 20221211_1840 5 NNE 20221211_1850 4.7 NNE 20221211_1900 5.8 NNE 20221211_1910 4.7 NNE 20221211_1920 5.3 NNE 20221211_1930 5 NNE 20221211_1950 5.8 NNE 20221211_1950 5 NNE 20221211_2000 5 NNE 20221211_2010 5 NNE 20221211_2020 5.3 NNE 20221211_2030 5 NNE 20221211_2040 4.7 NNE 20221211_2040 4.7 NNE 20221211_2050 3.9 N 20221211_2040 4.7 NNE 20221211_2100 4.2 NNE 20221211_2130 5.3 N 20221211_2140 <td></td> <td></td> <td></td>			
20221211_1810 4.2 NNE 20221211_1820 4.4 NNE 20221211_1830 5 NNE 20221211_1850 4.7 NNE 20221211_1850 4.7 NNE 20221211_1900 5.8 NNE 20221211_1910 4.7 NNE 20221211_1920 5.3 NNE 20221211_1930 5 NNE 20221211_1940 5.8 NNE 20221211_1950 5 NNE 20221211_2000 5 NNE 20221211_2010 5 NNE 20221211_2030 5 NNE 20221211_2030 5 NNE 20221211_2040 4.7 NNE 20221211_2050 3.9 N 20221211_2100 4.2 NNE 20221211_2100 4.2 NNE 20221211_2100 4.4 NNE 20221211_2100 4.4 NNE 20221211_2100 4.4 NNE 20221211_2210 </td <td></td> <td></td> <td></td>			
20221211_1820 4.4 NNE 20221211_1830 5 NNE 20221211_1850 4.7 NNE 20221211_1900 5.8 NNE 20221211_1910 4.7 NNE 20221211_1920 5.3 NNE 20221211_1930 5 NNE 20221211_1940 5.8 NNE 20221211_1950 5 NNE 20221211_2000 5 NNE 20221211_2010 5 NNE 20221211_2020 5.3 NNE 20221211_2030 5 NNE 20221211_2030 5 NNE 20221211_2040 4.7 NNE 20221211_2040 4.7 NNE 20221211_2100 4.2 NNE 20221211_2100 4.2 NNE 20221211_2100 4.4 NNE 20221211_2100 4.4 NNE 20221211_2100 4.4 NNE 20221211_2100 5 NNE 20221211_2210 </td <td></td> <td></td> <td></td>			
20221211_1830 5 NNE 20221211_1840 5 NNE 20221211_1850 4.7 NNE 20221211_1900 5.8 NNE 20221211_1910 4.7 NNE 20221211_1920 5.3 NNE 20221211_1930 5 NNE 20221211_1950 5 NNE 20221211_2000 5 NNE 20221211_2010 5 NNE 20221211_2030 5 NNE 20221211_2030 5 NNE 20221211_2040 4.7 NNE 20221211_2040 4.7 NNE 20221211_2040 4.7 NNE 20221211_2040 4.7 NNE 20221211_2100 4.2 NNE 20221211_2100 4.2 NNE 20221211_2100 4.4 NNE 20221211_2100 4.4 NNE 20221211_2100 4.4 NNE 20221211_2100 5 NNE 20221211_2200 <td>_</td> <td></td> <td></td>	_		
20221211_1840 5 NNE 20221211_1900 5.8 NNE 20221211_1910 4.7 NNE 20221211_1920 5.3 NNE 20221211_1930 5 NNE 20221211_1940 5.8 NNE 20221211_1950 5 NNE 20221211_2000 5 NNE 20221211_2010 5 NNE 20221211_2020 5.3 NNE 20221211_2030 5 NNE 20221211_2040 4.7 NNE 20221211_2040 4.7 NNE 20221211_2040 4.7 NNE 20221211_2100 4.2 NNE 20221211_2100 4.2 NNE 20221211_2100 4.4 NNE 20221211_2100 4.4 NNE 20221211_2100 4.4 NNE 20221211_2100 4.7 NNE 20221211_2200 5 NNE 20221211_2200 5 NNE 20221211_2200 </td <td></td> <td></td> <td></td>			
20221211_1850 4.7 NNE 20221211_1900 5.8 NNE 20221211_1910 4.7 NNE 20221211_1920 5.3 NNE 20221211_1930 5 NNE 20221211_1940 5.8 NNE 20221211_1950 5 NNE 20221211_2000 5 NNE 20221211_2010 5 NNE 20221211_2020 5.3 NNE 20221211_2040 4.7 NNE 20221211_2040 4.7 NNE 20221211_2050 3.9 N 20221211_2050 3.9 N 20221211_2100 4.2 NNE 20221211_2110 5 N 20221211_2100 4.4 NNE 20221211_2100 4.4 NNE 20221211_2100 4.4 N 20221211_2100 4.4 N 20221211_2200 5 NNE 20221211_2200 5 NNE 20221211_2220			
20221211_1900 5.8	_		
20221211 1910			
20221211_1920 5.3 NNE 20221211_1940 5.8 NNE 20221211_1950 5 NNE 20221211_2000 5 NNE 20221211_2010 5 NNE 20221211_2020 5.3 NNE 20221211_2030 5 NNE 20221211_2040 4.7 NNE 20221211_2050 3.9 N 20221211_2100 4.2 NNE 20221211_2100 4.2 NNE 20221211_2100 4.4 NNE 20221211_2100 4.4 NNE 20221211_2100 4.4 NNE 20221211_2100 4.4 NNE 20221211_2100 5.3 N 20221211_2240 4.4 N 20221211_2200 5 NNE 20221211_2210 4.7 NNE 20221211_2210 4.7 NNE 20221211_2230 4.4 NNE 20221211_2240 5.3 NNE 20221211_2250 </td <td></td> <td></td> <td></td>			
20221211_1930 5 NNE 20221211_1940 5.8 NNE 20221211_1950 5 NNE 20221211_2000 5 NNE 20221211_2010 5 NNE 20221211_2020 5.3 NNE 20221211_2030 5 NNE 20221211_2040 4.7 NNE 20221211_2050 3.9 N 20221211_2100 4.2 NNE 20221211_2100 5 N 20221211_2100 5 N 20221211_2100 4.4 NNE 20221211_2100 5.3 N 20221211_2140 4.4 N 20221211_2140 4.4 N 20221211_2200 5 NNE 20221211_2210 4.7 NNE 20221211_2210 4.7 NNE 20221211_2230 4.4 NNE 20221211_2240 5.3 NNE 20221211_2250 4.4 NNE 20221211_2300			
20221211_1940 5.8 NNE 20221211_1950 5 NNE 20221211_2000 5 NNE 20221211_2010 5 NNE 20221211_2020 5.3 NNE 20221211_2030 5 NNE 20221211_2040 4.7 NNE 20221211_2050 3.9 N 20221211_2100 4.2 NNE 20221211_2110 5 N 20221211_2120 4.4 NNE 20221211_2130 5.3 N 20221211_2140 4.4 N 20221211_2140 4.4 N 20221211_2200 5 NNE 20221211_2200 5 NNE 20221211_2210 4.7 NNE 20221211_2230 4.4 NNE 20221211_2230 4.4 NNE 20221211_2240 5.3 NNE 20221211_2300 5.3 NNE 20221211_2310 5 NNE 20221211_2310			
20221211_1950 5 NNE 20221211_2000 5 NNE 20221211_2010 5 NNE 20221211_2020 5.3 NNE 20221211_2030 5 NNE 20221211_2040 4.7 NNE 20221211_2050 3.9 N 20221211_2100 4.2 NNE 20221211_2110 5 N 20221211_2120 4.4 NNE 20221211_2130 5.3 N 20221211_2140 4.4 N 20221211_2140 4.4 N 20221211_2200 5 NNE 20221211_2200 5 NNE 20221211_2210 4.7 NNE 20221211_2220 4.7 NNE 20221211_2230 4.4 NNE 20221211_2230 4.4 NNE 20221211_2240 5.3 NNE 20221211_2300 5.3 NNE 20221211_2300 5.3 NNE 20221211_2310	20221211_1930	5	NNE
20221211_2000 5 NNE 20221211_2010 5 NNE 20221211_2020 5.3 NNE 20221211_2030 5 NNE 20221211_2040 4.7 NNE 20221211_2050 3.9 N 20221211_2100 4.2 NNE 20221211_2110 5 N 20221211_2120 4.4 NNE 20221211_2130 5.3 N 20221211_2140 4.4 N 20221211_250 5 NNE 20221211_250 5 NNE 20221211_2200 5 NNE 20221211_2210 4.7 NNE 20221211_2230 4.4 NNE 20221211_2230 4.4 NNE 20221211_2240 5.3 NNE 20221211_2300 5.3 NNE 20221211_2300 5.3 NNE 20221211_2310 5 NNE 20221211_2310 5 NNE 20221211_2330			NNE
20221211_2010 5 NNE 20221211_2020 5.3 NNE 20221211_2030 5 NNE 20221211_2040 4.7 NNE 20221211_2050 3.9 N 20221211_2100 4.2 NNE 20221211_2110 5 N 20221211_2120 4.4 NNE 20221211_2130 5.3 N 20221211_2140 4.4 N 20221211_2150 5 NNE 20221211_2200 5 NNE 20221211_2200 5 NNE 20221211_2210 4.7 NNE 20221211_2220 4.7 NNE 20221211_2230 4.4 NNE 20221211_2240 5.3 NNE 20221211_2250 4.4 NNE 20221211_2300 5.3 NNE 20221211_2310 5 NNE 20221211_2310 5 NNE 20221211_2330 5.3 NNE 20221211_2330	20221211_1950	5	NNE
20221211_2020 5.3 NNE 20221211_2030 5 NNE 20221211_2040 4.7 NNE 20221211_2050 3.9 N 20221211_2100 4.2 NNE 20221211_2110 5 N 20221211_2120 4.4 NNE 20221211_2130 5.3 N 20221211_2140 4.4 N 20221211_2150 5 NNE 20221211_2200 5 NNE 20221211_2210 4.7 NNE 20221211_2220 4.7 NNE 20221211_2230 4.4 NNE 20221211_2240 5.3 NNE 20221211_2250 4.4 NNE 20221211_2300 5.3 NNE 20221211_2310 5 NNE 20221211_2310 5 NNE 20221211_2330 5.3 NNE 20221211_2330 5.3 NNE 20221211_2340 5 NNE	20221211_2000	5	NNE
20221211_2030 5 NNE 20221211_2040 4.7 NNE 20221211_2050 3.9 N 20221211_2100 4.2 NNE 20221211_2110 5 N 20221211_2120 4.4 NNE 20221211_2130 5.3 N 20221211_2140 4.4 N 20221211_2150 5 NNE 20221211_2200 5 NNE 20221211_2210 4.7 NNE 20221211_2220 4.7 NNE 20221211_2230 4.4 NNE 20221211_2240 5.3 NNE 20221211_2250 4.4 NNE 20221211_2300 5.3 NNE 20221211_2310 5 NNE 20221211_2310 5 NNE 20221211_2330 5.3 NNE 20221211_2330 5.3 NNE 20221211_2340 5 NNE		5	
20221211_2040 4.7 NNE 20221211_2050 3.9 N 20221211_2100 4.2 NNE 20221211_2110 5 N 20221211_2120 4.4 NNE 20221211_2130 5.3 N 20221211_2140 4.4 N 20221211_2150 5 NNE 20221211_2200 5 NNE 20221211_2210 4.7 NNE 20221211_2220 4.7 NNE 20221211_2230 4.4 NNE 20221211_2240 5.3 NNE 20221211_2250 4.4 NNE 20221211_2300 5.3 NNE 20221211_2310 5 NNE 20221211_2310 5 NNE 20221211_2330 5.3 NNE 20221211_2330 5.3 NNE 20221211_2340 5 NNE	20221211_2020	5.3	NNE
20221211_2050 3.9 N 20221211_2100 4.2 NNE 20221211_2110 5 N 20221211_2120 4.4 NNE 20221211_2130 5.3 N 20221211_2140 4.4 N 20221211_2150 5 NNE 20221211_2200 5 NNE 20221211_2210 4.7 NNE 20221211_2220 4.7 NNE 20221211_2230 4.4 NNE 20221211_2240 5.3 NNE 20221211_2250 4.4 NNE 20221211_2300 5.3 NNE 20221211_2310 5 NNE 20221211_2310 5 NNE 20221211_2330 5.3 NNE 20221211_2330 5.3 NNE 20221211_2340 5 NNE	20221211_2030	5	NNE
20221211_2100 4.2 NNE 20221211_2110 5 N 20221211_2120 4.4 NNE 20221211_2130 5.3 N 20221211_2140 4.4 N 20221211_2150 5 NNE 20221211_2200 5 NNE 20221211_2210 4.7 NNE 20221211_2220 4.7 NNE 20221211_2230 4.4 NNE 20221211_2240 5.3 NNE 20221211_2250 4.4 NNE 20221211_2300 5.3 NNE 20221211_2300 5.3 NNE 20221211_2310 5 NNE 20221211_2320 4.4 NNE 20221211_2330 5.3 NNE 20221211_2330 5.3 NNE 20221211_2340 5 NNE	20221211_2040	4.7	NNE
20221211_2110 5 N 20221211_2120 4.4 NNE 20221211_2130 5.3 N 20221211_2140 4.4 N 20221211_2150 5 NNE 20221211_2200 5 NNE 20221211_2210 4.7 NNE 20221211_2220 4.7 NNE 20221211_2230 4.4 NNE 20221211_2240 5.3 NNE 20221211_2250 4.4 NNE 20221211_2300 5.3 NNE 20221211_2300 5.3 NNE 20221211_2310 5 NNE 20221211_2320 4.4 NNE 20221211_2330 5.3 NNE 20221211_2330 5.3 NNE 20221211_2340 5 NNE	20221211_2050	3.9	N
20221211_2120 4.4 NNE 20221211_2130 5.3 N 20221211_2140 4.4 N 20221211_2150 5 NNE 20221211_2200 5 NNE 20221211_2210 4.7 NNE 20221211_2220 4.7 NNE 20221211_2230 4.4 NNE 20221211_2240 5.3 NNE 20221211_2250 4.4 NNE 20221211_2300 5.3 NNE 20221211_2310 5 NNE 20221211_2310 5 NNE 20221211_2320 4.4 NNE 20221211_2330 5.3 NNE 20221211_2340 5 NNE	20221211_2100	4.2	NNE
20221211_2120 4.4 NNE 20221211_2130 5.3 N 20221211_2140 4.4 N 20221211_2150 5 NNE 20221211_2200 5 NNE 20221211_2210 4.7 NNE 20221211_2220 4.7 NNE 20221211_2230 4.4 NNE 20221211_2240 5.3 NNE 20221211_2250 4.4 NNE 20221211_2300 5.3 NNE 20221211_2310 5 NNE 20221211_2310 5 NNE 20221211_2320 4.4 NNE 20221211_2330 5.3 NNE 20221211_2340 5 NNE	20221211_2110	5	N
20221211_2130 5.3 N 20221211_2140 4.4 N 20221211_2150 5 NNE 20221211_2200 5 NNE 20221211_2210 4.7 NNE 20221211_2220 4.7 NNE 20221211_2230 4.4 NNE 20221211_2240 5.3 NNE 20221211_2250 4.4 NNE 20221211_2300 5.3 NNE 20221211_2310 5 NNE 20221211_2320 4.4 NNE 20221211_2330 5.3 NNE 20221211_2330 5.3 NNE 20221211_2340 5 NNE		4.4	NNE
20221211_2140 4.4 N 20221211_2150 5 NNE 20221211_2200 5 NNE 20221211_2210 4.7 NNE 20221211_2220 4.7 NNE 20221211_2230 4.4 NNE 20221211_2240 5.3 NNE 20221211_2250 4.4 NNE 20221211_2300 5.3 NNE 20221211_2310 5 NNE 20221211_2320 4.4 NNE 20221211_2330 5.3 NNE 20221211_2330 5.3 NNE 20221211_2340 5 NNE			
20221211_2150 5 NNE 20221211_2200 5 NNE 20221211_2210 4.7 NNE 20221211_2220 4.7 NNE 20221211_2230 4.4 NNE 20221211_2240 5.3 NNE 20221211_2250 4.4 NNE 20221211_2300 5.3 NNE 20221211_2310 5 NNE 20221211_2310 5 NNE 20221211_2320 4.4 NNE 20221211_2330 5.3 NNE 20221211_2340 5 NNE	20221211 2140	4.4	N
20221211_2200 5 NNE 20221211_2210 4.7 NNE 20221211_2220 4.7 NNE 20221211_2230 4.4 NNE 20221211_2240 5.3 NNE 20221211_2250 4.4 NNE 20221211_2300 5.3 NNE 20221211_2310 5 NNE 20221211_2310 5 NNE 20221211_2320 4.4 NNE 20221211_2330 5.3 NNE 20221211_2340 5 NNE			
20221211_2210 4.7 NNE 20221211_2220 4.7 NNE 20221211_2230 4.4 NNE 20221211_2240 5.3 NNE 20221211_2250 4.4 NNE 20221211_2300 5.3 NNE 20221211_2310 5 NNE 20221211_2310 5 NNE 20221211_2320 4.4 NNE 20221211_2330 5.3 NNE 20221211_2340 5 NNE			
20221211_2220 4.7 NNE 20221211_2230 4.4 NNE 20221211_2240 5.3 NNE 20221211_2250 4.4 NNE 20221211_2300 5.3 NNE 20221211_2310 5 NNE 20221211_2320 4.4 NNE 20221211_2330 5.3 NNE 20221211_2330 5.3 NNE 20221211_2340 5 NNE			
20221211_2230 4.4 NNE 20221211_2240 5.3 NNE 20221211_2250 4.4 NNE 20221211_2300 5.3 NNE 20221211_2310 5 NNE 20221211_2320 4.4 NNE 20221211_2330 5.3 NNE 20221211_2340 5 NNE			
20221211_2240 5.3 NNE 20221211_2250 4.4 NNE 20221211_2300 5.3 NNE 20221211_2310 5 NNE 20221211_2320 4.4 NNE 20221211_2330 5.3 NNE 20221211_2340 5 NNE			
20221211_2250 4.4 NNE 20221211_2300 5.3 NNE 20221211_2310 5 NNE 20221211_2320 4.4 NNE 20221211_2330 5.3 NNE 20221211_2340 5 NNE			
20221211_2300 5.3 NNE 20221211_2310 5 NNE 20221211_2320 4.4 NNE 20221211_2330 5.3 NNE 20221211_2340 5 NNE			
20221211_2310 5 NNE 20221211_2320 4.4 NNE 20221211_2330 5.3 NNE 20221211_2340 5 NNE			
20221211_2320 4.4 NNE 20221211_2330 5.3 NNE 20221211_2340 5 NNE			
20221211_2330 5.3 NNE 20221211_2340 5 NNE			
20221211_2340 5 NNE			
20221211_2350 5 NNE			
	20221211_2350	5	NNE

Date & Time		
(YYYYMMBB_HHMM)	Wind Speed (m/s)	Wind Direction (From)
20221212_0000	4.4	NNE
20221212 0010	4.7	N
20221212 0020	3.9	N
20221212_0030	4.4	N
20221212_0040	4.7	N
20221212_0050	4.4	N
20221212_0100	3.9	N
20221212_0110	4.7	NNE
20221212 0120	5	NNE
20221212 0130	5	NNE
20221212 0140	5	NNE
20221212_0150	4.2	N N
20221212_0200	4.2	N
20221212_0210	3.9	NNE
20221212_0220	4.7	NNE
20221212_0230	3.9	NNE
20221212 0240	4.2	NNE
20221212_0250	3.9	NNE
20221212_0300	4.2	NNE
20221212_0310	3.9	N
20221212_0320	3.9	N
20221212_0330	4.2	NNE
20221212_0340	3.9	NNE
20221212 0350	5	NNE
20221212 0400	4.4	NNE
20221212_0410	4.7	NNE
20221212_0420	5	NNE
20221212_0430	3.9	N
20221212_0440	3.3	N
20221212_0450	3.3	NNE
20221212 0500	3.9	NNE
20221212 0510	4.2	NNE
20221212 0520	4.7	NNE
20221212_0520	3.3	NNE
20221212_0540	3.9	NNE
20221212_0550	4.4	NNE
20221212_0600	3.9	NNE
20221212_0610	4.2	N
20221212 0620	3.3	NNE
20221212 0630	3.1	N
20221212_0640	3.9	N N
20221212_0650	3.9	N
20221212_0700	4.4	N
20221212_0710	4.4	NNE
20221212_0720	4.7	N
20221212 0730	3.3	NNE
20221212 0740	3.9	NNE
20221212 0750	3.3	NNE
		
20221212_0800	4.2	NNE
20221212_0810	3.3	NNE
20221212_0820	4.4	NNE
20221212_0830	4.4	NNE
20221212_0840	4.2	NNE
20221212 0850	4.7	NNE
20221212_0000	6.4	NNE
20221212_0900	4.7	N
20221212_0920	5	NNE
20221212_0930	5	N
20221212_0940	5.8	NNE
20221212_0950	6.1	NNE
20221212_1000	5.8	NNE
20221212 1010	5	NNE
	4.4	
20221212_1020		NNE
20221212_1030	5.6	NNE
20221212_1040	4.7	NNE
20221212_1050	5.8	NNE
20221212_1100	5.3	NNE
20221212_1110	6.4	NNE
20221212_1120	6.1	NNE
20221212_1130	5.3	NNE
20221212_1140	6.4	NNE
20221212_1150	5.8	N

Date & Time		
(YYYYMMBB_HHMM)	Wind Speed (m/s)	Wind Direction (From)
20221212_1200	5.8	NNE
20221212_1210	5.8	NNE
20221212_1220	5.8	NNE
20221212_1230	5	NNE
20221212_1240	4.4 5	NNE NNE
20221212_1250 20221212 1300	5.3	NNE
20221212_1300	4.7	NNE
20221212_1310	4.7	NNE
20221212_1320	5.8	NNE
20221212_1340	5.6	NE NE
20221212_1350	4.7	NNE
20221212 1400	4.2	NNE
20221212 1410	5	NNE
20221212 1420	3.9	NNE
20221212 1430	4.2	NNE
20221212 1440	5	NE
20221212 1450	5.3	NE
20221212_1500	4.4	NNE
20221212 1510	3.9	NNE
20221212_1520	4.2	NE
20221212_1530	5	NNE
20221212_1540	6.4	NNE
20221212_1550	5.3	NNE
20221212_1600	5	NNE
20221212_1610	5.3	NNE
20221212_1620	5.8	NNE
20221212_1630	5.6	NNE
20221212_1640	3.9	NNE
20221212_1650	4.4	NNE
20221212_1700	5.3	NNE
20221212_1710	6.1	NNE
20221212_1720	5.8	NNE
20221212_1730	5	NNE
20221212_1740	3.9	NNE
20221212_1750	5.3	NNE
20221212_1800	5	NNE
20221212_1810	5	NNE
20221212_1820	4.2	NNE
20221212_1830	3.9	NNE
20221212_1840	4.2	NNE
20221212_1850	3.3	NNE
20221212_1900	3.9	NNE
20221212_1910	4.7	NNE
20221212_1920	5	NNE
20221212_1930	4.7	NNE
20221212_1940	4.2	NNE
20221212_1950	4.4	NNE
20221212_2000	4.7	NNE
20221212_2010	5.8	NNE
20221212_2020	4.2	NNE
20221212_2030	4.4	NNE
20221212_2040	5	NNE
20221212_2050	4.4	NNE
20221212_2100	3.9	NNE
20221212_2110	4.2	NNE
20221212_2120	4.7 3.9	NNE NNE
20221212_2130		
20221212_2140	4.7	NNE
20221212_2150 20221212 2200	5 5.3	NNE NNE
20221212_2200	5.3	NNE
20221212_2210		
20221212_2220	5 5.3	NNE NNE
20221212_2230	4.7	NNE
20221212_2240	5.3	NNE
20221212_2230	5.3	NNE
20221212_2300	5	NNE
20221212_2310	5.3	NNE
20221212_2320	5.3	NNE
20221212_2330	5.3 4.4	NNE
20221212_2340	3.9	NNE
70221212_230	3.3	ININE

	· · · · · · · · · · · · · · · · · · ·	
Date & Time		
(YYYYMMBB_HHMM)	Wind Speed (m/s)	Wind Direction (From)
20221213 0000	4.7	NNE
20221213 0010	5	NNE
20221213_0020	5.3	NNE
20221213_0030	5	NNE
20221213_0030	5	NNE
20221213 0040	5	NNE
20221213 0050	4.7	NNE
20221213_0100	5.3	NNE
20221213_0110	5	NNE
20221213_0120	5	NNE
20221213 0130	5	NNE
20221213 0140	5.3	NNE
20221213_0150	6.4	NNE
20221213_0200	5.3	NNE
20221213 0210	5	NNE
20221213 0220	4.7	N
20221213_0230	4.7	N
20221213_0240	4.4	N
20221213_0250	5.3	NNE
20221213 0300	4.2	NNE
20221213 0310	4.7	N
	 	
20221213_0320	4.7	NNE
20221213_0330	4.7	NNE
20221213_0340	4.7	NNE
20221213 0350	5	N
20221213_0400	5	NNE
20221213_0410	5	NNE
20221213_0420	5.3	NNE
20221213_0430	4.7	NNE
20221213 0440	4.2	N
20221213_0450	4.7	N
20221213_0500	4.7	NNE
20221213_0510	4.7	N
20221213 0520	5.3	NNE
20221213 0530	5.3	NNE
20221213_0540	4.4	NNE
20221213_0550	5	N
20221213_0600	4.7	NNE
20221213 0610	3.3	N
20221213 0620	3.9	N
20221213_0630	3.3	N
20221213_0640	3.1	N
20221213_0650	3.3	N
20221213 0700	3.6	N
20221213 0710	3.1	N
20221213_0720	3.6	N
20221213_0730	4.4	N
20221213_0740	4.4	NNE
20221213_0750	4.2	N
20221213_0700	4.2	N
20221213_0800		
	5.3	N N
20221213_0820	5.3	N
20221213_0830	5.3	N
20221213 0840	5	N
20221213_0040	4.7	N
		
20221213_0900	4.2	N
20221213_0910	4.7	N
20221213_0920	4.4	N
20221213 0930	4.7	N
20221213_0940	4.4	N N
20221213_0950	4.7	N
20221213_1000	5.6	N
20221213_1010	4.7	N
20221213 1020	3.9	N
20221213_1030	4.7	NNE
20221213_1040	4.2	N
20221213_1050	4.2	N
20221213_1100	3.9	N
20221213 1110	4.7	N
	 	
20221213_1120	4.4	N N
20221213_1130	4.7	N
20221213_1140	3.9	N
20221213 1150	3.9	N
		·•

Date & Time		
(YYYYMMBB_HHMM)	Wind Speed (m/s)	Wind Direction (From)
20221213_1200	5	N
20221213_1210	3.3	N
20221213_1220	2.8	N
20221213_1230	3.9	N
20221213_1240	4.4	N
20221213_1250	4.2	N
20221213_1300	3.3	N
20221213_1310	3.9	N
20221213_1320	3.3	N
20221213_1330	3.6	N
20221213_1340	4.2	N
20221213_1350	3.9	N
20221213_1400	4.7	N
20221213_1410	4.7	NNE
20221213_1420	5	NNE
20221213_1430	4.2	NNE
20221213_1440	4.2	NNE
20221213_1450	4.2	NNE
20221213_1500	4.7	NNE
20221213_1510	4.2	N
20221213_1520	4.7	NNE
20221213_1530	4.7	NNE
20221213_1540	3.9	NNE
20221213_1550	3.1	NNE
20221213 1600	3.3	NNE
20221213_1610	3.3	NNE
20221213 1620	3.3	N
20221213 1630	2.5	N
20221213 1640	2.8	N
20221213 1650	3.3	N
20221213 1700	3.1	N
20221213 1710	2.5	N
20221213 1720	2.8	N
20221213_1730	2.5	N N
20221213_1740	3.1	N N
20221213_1750	2.2	N N
20221213_1750	2.8	NNE
20221213_1810	2.5	NNE
20221213_1810	3.3	NNE
20221213_1820	3.1	NNE
20221213_1830	3.1	N N
20221213_1850	3.3	N
20221213_1830	3.3	N N
20221213_1910	3.9	NNE
	3.3	NNE
20221213_1920 20221213 1930	2.8	NNE
20221213_1930		
20221213_1950	3.3 3.3	N N
20221213_2000	3.3	N NNE
20221213_2010	2.2	NNE N
20221213_2020		N N
20221213_2030 20221213_2040	2.2	N N
	1.7	
20221213_2050	2.5	NNE N
20221213_2100	2.2	N NNE
20221213_2110	1.9	NNE
20221213_2120	1.7	N
20221213_2130	1.7	NNE
20221213_2140	1.7	N
20221213_2150	2.2	N
20221213_2200	2.2	NNE
20221213_2210	1.7	NNE
20221213_2220	1.9	NNE
20221213_2230	2.5	NNE
20221213_2240	1.7	N
20221213_2250	2.5	N
20221213_2300	3.3	N
20221213_2310	3.1	N
20221213_2320	3.3	N
20221213_2330	3.9	NNE
20221213_2340	3.9	NNE
20221213_2350	3.3	N

D . 0 T	1	
Date & Time		
(YYYYMMBB_HHMM)	Wind Speed (m/s)	Wind Direction (From)
20221214_0000	3.3	N
20221214_0010	3.6	N
20221214_0020	2.8	N
20221214_0030	2.8	N
20221214 0020	2.8	N
20221214 0030	2.8	N
20221214 0040	3.9	N
20221214_0050	4.2	N
20221214_0100	4.2	N
20221214_0110	3.9	N
20221214_0120	4.2	N
20221214_0130	3.9	N
20221214_0140	4.2	N
20221214_0150	3.9	N
20221214 0200	3.9	N
20221214 0210	4.7	N
20221214 0220	4.7	N
	4.2	N
20221214_0230		
20221214_0240	4.2	N
20221214_0250	5	N
20221214_0300	4.2	N
20221214_0310	4.7	N
20221214_0320	5	N
20221214 0330	4.2	N
20221214 0340	4.7	N
20221214 0350	4.2	N
20221214 0400	3.6	N
20221214_0410	3.9	NNE
20221214_0420	4.2	NNE
20221214_0430	4.2	N
20221214_0440	3.3	N
20221214_0450	4.2	N
20221214_0500	4.2	N
20221214 0510	4.7	NNE
20221214 0520	5.3	NNE
20221214 0530	5.3	NNE
20221214_0540	5.3	NNE
20221214_0550	5	NNE
20221214_0600	5.3	NNE
20221214_0610	4.4	NNE
20221214_0620	3.9	NNE
20221214_0630	2.8	NNE
20221214_0640	3.3	NNE
20221214 0650	3.3	NNE
20221214 0700	3.3	NNE
20221214 0710	3.6	NNE
20221214_0710	3.3	NNE
20221214_0730	4.2	NNE
20221214_0740	4.2	NNE
20221214_0750	4.7	NNE
20221214_0800	5	N
20221214_0810	5.3	NNE
20221214_0820	5.3	NNE
20221214 0830	4.7	N
20221214 0840	4.4	NNE
20221214 0850	4.2	NNE
20221214_0000	4.2	NNE
20221214_0910	3.9	NNE
20221214_0920	4.2	NNE
20221214_0930	3.1	NNE
20221214_0940	3.3	NNE
20221214_0950	3.3	N
20221214_1000	3.1	NNE
20221214_1010	3.3	N
20221214 1020	4.2	N
	3.9	N
20221214_1030		
20221214_1040	4.2	N
20221214_1050	4.2	N
20221214_1100	3.9	N
20221214_1110	3.9	N
20221214_1120	4.7	NNE
20221214_1130	3.9	NNE
20221214 1140	4.4	NNE
20221214_1150	3.9	NNE
	. 5.5	

Date & Time		
(YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (From)
20221214 1200	3.3	N
20221214_1200	3.3	N N
20221214_1210	4.2	NNE
20221214_1220	3.9	NNE
20221214_1230	3.9	NNE
		NNE
20221214_1250	2.8	
20221214_1300	2.5	N
20221214_1310	2.8	NNE
20221214_1320	3.3	N
20221214_1330	3.3	N
20221214_1340	3.6	N
20221214_1350	3.3	NNE
20221214_1400	2.8	N
20221214_1410	3.1	N
20221214_1420	3.1	N
20221214_1430	3.1	NNE
20221214_1440	2.5	NNE
20221214_1450	2.2	NNE
20221214_1500	1.7	NNE
20221214_1510	1.7	N
20221214_1520	2.5	N
20221214_1530	2.5	NNE
20221214_1540	2.2	N
20221214_1550	2.2	N
20221214_1600	3.3	N
20221214_1610	3.3	NNE
20221214 1620	4.4	NNE
20221214 1630	4.2	NNE
20221214 1640	4.7	NNE
20221214 1650	3.3	N
20221214 1700	3.3	N
20221214_1710	3.1	NNE
20221214 1720	2.2	NNE
20221214_1730	1.7	NNE
20221214_1730	1.1	NNE
20221214_1750	0.8	NE
		SSW
20221214_1800	0.3	337/
20221214_1810	0.3	
20221214_1820	0.8	N
20221214_1830	0.3	-
20221214_1840	0.3	-
20221214_1850	0	N
20221214_1900	0.3	-
20221214_1910	1.1	NE
20221214_1920	0.3	-
20221214_1930	0.8	N
20221214_1940	2.2	N
20221214_1950	3.1	NNE
20221214_2000	2.5	NNE
20221214_2010	2.8	NNE
20221214_2020	2.2	N
20221214_2030	2.8	NNE
20221214_2040	3.1	NNE
20221214_2050	2.5	NNE
20221214_2100	1.9	NNE
20221214_2110	0.6	NE
20221214_2120	0.8	NE
20221214_2130	1.1	NNE
20221214_2140	1.7	N
20221214_2150	1.1	N
20221214_2200	1.1	NNW
20221214_2210	1.1	N
20221214 2220	1.4	N
20221214_2230	2.5	N
20221214 2240	2.5	N
20221214 2250	2.2	NNE
20221214_2230	2.5	N
20221214_2310	2.8	NNE
20221214_2310	3.1	NNE
20221214_2320	2.2	N N
20221214_2330	1.9	N N
20221214_2340	2.2	N N
20221214_2330	۷.۷	IN

	· · · · · · · · · · · · · · · · · · ·	
Date & Time		
(YYYYMMBB_HHMM)	Wind Speed (m/s)	Wind Direction (From)
20221215_0000	2.2	NNE
20221215 0010	2.5	NNE
20221215 0020	2.2	NNE
20221215 0020	2.2	NNE
20221215_0020	1.7	NNE
	 	
20221215_0040	1.4	N
20221215_0050	0.8	N
20221215_0100	1.1	N
20221215 0110	0.8	N
20221215 0120	0.8	N
20221215 0130	1.1	N
20221215_0140	0.8	NNE
20221215_0150	0.8	N
20221215_0200	1.1	N
20221215_0210	1.1	NNE
20221215 0220	1.1	N
20221215 0230	0.8	N
		N
20221215_0240	0.8	
20221215_0250	1.1	NNE
20221215_0300	1.7	NNE
20221215_0310	1.4	N
20221215_0320	1.7	N
20221215 0330	1.1	N
20221215_0330	1.7	N
20221215_0350	1.7	N N
20221215_0400	1.4	N
20221215_0410	1.7	N
20221215_0420	1.7	N
20221215 0430	1.7	NNE
20221215 0440	1.4	N
20221215_0450	1.1	N
20221215_0500	1.1	N
20221215_0510	0.8	N
20221215_0520	1.1	N
20221215 0530	1.1	N
20221215 0540	0.8	-
20221215_0550	0.8	N
20221215_0600	0.6	N
20221215_0610	0.8	N
20221215_0620	1.1	N
20221215 0630	0.8	NNE
20221215 0640	1.1	NNE
20221215 0650	0.3	NW
20221215_0700	0.6	NW
20221215_0710	0.8	NNW
20221215_0720	0.8	NNE
20221215_0730	0.3	N
20221215 0740	1.1	N
20221215_0750	0.8	N
20221215_0730		
	0.8	N NIM
20221215_0810	0.6	NW
20221215_0820	0.8	NNW
20221215_0830	0.8	N
20221215_0840	0.8	N
20221215 0850	0.8	N
20221215 0900	0.3	NNW
20221215_0900	 	
	0.3	N NNF
20221215_0920	0.8	NNE
20221215_0930	0.3	N
20221215_0940	0.8	N
20221215_0950	1.1	N
20221215 1000	0.3	N
20221215_1010	0.8	NW
20221215_1020	1.1	NNE
20221215_1030	1.4	NNE
20221215_1040	0.6	N
20221215_1050	0.8	N
20221215_1100	0.8	NNE
20221215 1110	0.8	N
20221215_1120	0.8	N
20221215_1130	0.6	N
20221215_1140	0.8	NNW
20221215_1150	1.4	N

Date & Time		
(YYYYMMBB_HHMM)	Wind Speed (m/s)	Wind Direction (From)
20221215_1200	1.1	N N
20221215_1210	1.4	NNE
20221215_1220	1.1	N N
20221215_1230	1.4	N N
20221215_1240 20221215 1250	1.4 1.7	N N
20221215_1230	1.4	NNW
20221215_1300	1.1	NNW
20221215_1310	1.4	N
20221215_1320	1.1	N N
20221215_1340	1.1	NNW
20221215 1350	0.8	NNW
20221215 1400	0.8	NNW
20221215 1410	0.3	-
20221215 1420	1.1	NNW
20221215_1430	1.7	N
20221215_1440	1.4	N
20221215_1450	0.8	NNW
20221215_1500	0.8	NNW
20221215_1510	0.8	NNW
20221215_1520	1.4	N
20221215_1530	1.1	NNW
20221215_1540	0.6	NW
20221215_1550	0.3	NNW
20221215_1600	0.3	NNW
20221215_1610	0.8	NNW
20221215_1620	1.1	NNE
20221215_1630	1.1	NNE
20221215_1640	1.1	N
20221215_1650	0.8	NNW
20221215_1700	1.1	NNW
20221215_1710	1.1	NNW
20221215_1720	1.7	N
20221215_1730	0.8	NNE
20221215_1740	1.1	NNE
20221215_1750	1.1	NNE
20221215_1800	0.3	ENE
20221215_1810	0.3	ESE
20221215_1820	0	N
20221215_1830	0	N
20221215_1840	0	N CM
20221215_1850	0.3	SW
20221215_1900	0.8	SW
20221215_1910	0	N N
20221215_1920 20221215 1930	0 0.3	NNW
20221215_1930	0.3	N
20221215_1940	0.3	NNE
20221215_1930	0.5	N
20221215_2000	0.3	N N
20221215_2010	0.3	NNE
20221215 2030	0.3	NE
20221215_2040	0.3	N
20221215 2050	0	N
20221215_2100	0	N
20221215_2110	0	N
20221215_2120	0	N
20221215_2130	0	N
20221215_2140	0	N
20221215_2150	0	N
20221215_2200	0	N
20221215_2210	0	N
20221215_2220	0	N
20221215_2230	0.3	N
20221215_2240	0.3	NNE
20221215_2250	0.3	NNE
20221215_2300	0.6	N
20221215_2310	0.3	N
20221215_2320	0.3	NNE
20221215_2330	0.3	NE
20221215_2340	0.3	N
20221215_2350	0.3	NNE

Date & Time		
(YYYYMMBB_HHMM)	Wind Speed (m/s)	Wind Direction (From)
20221216 0000	0.3	N
20221216 0010	0	N
20221216 0020	0.3	NW
20221216_0020	0.3	NW
20221216_0030	0	N
20221216_0040	0	N
20221216_0050	0	N
20221216 0100	0	N
20221216 0110	0.3	NE
20221216_0120	0.3	N
20221216_0130	0.3	N
20221216_0140	0	N
20221216_0150	0.3	-
20221216 0200	0	N
20221216 0210	0	N
	0.3	NW
20221216_0220		
20221216_0230	0.3	NW
20221216_0240	0.3	NNW
20221216_0250	0.3	NW
20221216_0300	0	N
20221216 0310	0.3	NW
20221216_0310	0.3	NW
20221216_0330	0.8	NW
20221216_0340	0.3	NW
20221216_0350	0.3	WNW
20221216_0400	0.3	NW
20221216 0410	0.3	N
20221216_0420	0.3	NNW
20221216_0430	0.3	NNE
20221216_0440	0	N
20221216_0450	0.3	NW
20221216 0500	0.6	NE
20221216 0510	0.3	-
20221216 0520	0	N
	0	N N
20221216_0530		
20221216_0540	0	N
20221216_0550	0	N
20221216_0600	0	N
20221216 0610	0	N
20221216 0620	0	N
20221216 0630	0	N
20221216_0640	0	N
20221216_0650	0.3	NNW
20221216_0700	0.3	NNW
20221216_0710	0.6	-
20221216 0720	0.3	WSW
20221216 0730	0	N
20221216 0740	0.3	W
20221216_0750	0.3	NE NE
20221216_0800	0	N
20221216_0810	0.3	-
20221216_0820	0	N
20221216_0830	0	N
20221216 0840	0	N
20221216 0850	0.3	-
	0.5	N
20221216_0900		
20221216_0910	0	N
20221216_0920	0	N
20221216_0930	0.8	WNW
20221216_0940	0.3	N
20221216 0950	1.4	N
20221216 1000	1.4	NNW
20221216_1000	1.4	NNW
20221216_1020	1.4	NNW
20221216_1030	1.4	NNW
20221216_1040	1.7	N
20221216_1050	1.4	NNW
20221216_1100	1.4	NNW
20221216 1110	1.4	NNW
20221216_1120	2.2	NNW
20221216_1130	2.5	NNW
20221216_1140	1.7	NNW
20221216_1150	2.2	NNW
-		

Date & Time		
(YYYYMMBB_HHMM)	Wind Speed (m/s)	Wind Direction (From)
20221216_1200 20221216 1210	2.5 2.5	NNW
20221216_1210	2.2	N
20221216 1230	2.2	N
20221216 1240	2.2	NNW
20221216 1250	2.8	N
20221216_1300	3.1	N
20221216_1310	2.5	N
20221216_1320	2.2	N
20221216_1330	2.2	NNW
20221216_1340	2.2	N
20221216_1350	1.4	N
20221216_1400	1.4	N N
20221216_1410 20221216 1420	2.2 1.7	N NNW
20221216_1430	1.9	N
20221216_1440	2.5	N
20221216_1450	3.3	N
20221216_1500	3.1	N
20221216_1510	3.3	N
20221216_1520	3.3	N
20221216_1530	3.3	N
20221216_1540	3.6	N
20221216_1550	4.4	N
20221216_1600	3.3	NNE
20221216_1610	3.6	N N
20221216_1620	4.7	N N
20221216_1630 20221216 1640	3.9 3.3	N N
20221216_1650	3.3	N N
20221216_1700	3.3	N
20221216 1710	3.3	N
20221216 1720	4.2	N
20221216_1730	3.9	N
20221216_1740	3.3	N
20221216_1750	2.8	N
20221216_1800	2.8	N
20221216_1810	2.5	N
20221216_1820	2.2	N
20221216_1830	1.7	N NAIS
20221216_1840	2.2 3.1	NNE NNE
20221216_1850 20221216_1900	1.7	NNE
20221216_1910	1.7	NNE
20221216_1920	3.1	N
20221216 1930	3.6	N
20221216_1940	3.6	N
20221216_1950	4.4	N
20221216_2000	4.2	N
20221216_2010	4.2	N
20221216_2020	3.3	N N
20221216_2030	4.7	N
20221216_2040	4.2	N N
20221216_2050 20221216_2100	4.7 5	N N
20221216_2100	4.2	N N
20221216_2110	4.2	N N
20221216_2130	5.8	N
20221216_2140	4.2	N
20221216_2150	4.4	N
20221216_2200	4.7	N
20221216_2210	4.2	N
20221216_2220	3.3	NNE
20221216_2230	4.7	N N
20221216_2240	3.3	N
20221216_2250	3.3 3.9	N N
20221216_2300 20221216_2310	3.9	N N
20221216_2310	4.7	NNE
20221216_2330	3.6	NNE
20221216_2340	4.2	NNE
20221216_2350	4.7	N

Date & Time) A (i.e. al. Cor. e. al. (100 (10)	Mind Discretion (Forms)
(YYYYMMBB_HHMM) 20221217 0000	Wind Speed (m/s)	Wind Direction (From)
	6.1	N N
20221217_0010 20221217_0020	3.9 5.3	NNE
20221217_0020	5.3	NNE
20221217_0020	3.6	N
20221217_0040	3.3	N
20221217_0050	3.3	N
20221217 0100	2.8	N
20221217 0110	2.5	N
20221217_0120	2.2	N
20221217_0130	2.2	NNW
20221217_0140	2.5	N
20221217_0150	2.2	N
20221217_0200	2.5	N
20221217_0210	2.2	NNW
20221217_0220	1.7	N
20221217_0230	2.2	N
20221217_0240	2.2	NNE
20221217_0250	2.2	N
20221217_0300	2.8	NNE
20221217_0310	1.9	NE
20221217_0320	1.4	NNE
20221217_0330 20221217_0340	2.5 1.9	NW NNW
20221217_0340	2.2	N
20221217_0330	2.8	N N
20221217_0400	1.7	N
20221217_0410	1.4	NNE
20221217_0420	1.9	-
20221217 0440	2.5	N
20221217 0450	1.7	NNW
20221217_0500	2.2	NNW
20221217_0510	1.7	NNW
20221217_0520	2.8	NNW
20221217_0530	2.5	NNW
20221217_0540	3.3	NNE
20221217_0550	2.8	NNE
20221217_0600	2.5	NNW
20221217_0610	1.7	-
20221217_0620	1.7	NNW
20221217_0630	1.7	NW
20221217_0640	2.5	NNW
20221217_0650	2.2	NNW
20221217_0700	1.7	-
20221217_0710	1.1	SW
20221217_0720	2.2	-
20221217_0730 20221217_0740	1.7	SE
20221217_0740	1.7 3.3	- NNE
20221217_0730	1.7	- ININL
20221217_0800	3.1	N
20221217_0010	1.7	-
20221217_0820	3.3	NNE
20221217_0840	2.5	N
20221217_0850	3.3	-
20221217_0900	2.5	NNE
20221217_0910	3.1	NE
20221217_0920	4.2	NNE
20221217_0930	4.7	NNE
20221217_0940	3.6	NNE
20221217_0950	2.8	NNE
20221217_1000	3.3	NNE
20221217_1010	4.4	NNE
20221217_1020	4.4	NNE
20221217_1030	4.2	NE
20221217_1040	5.8	NNE
20221217_1050	5	NNE
20221217_1100	5.3	NNE
20221217_1110	5.3	NE NE
20221217_1120	5.3	NE NNE
20221217_1130	5.8	NNE NE
20221217_1140	5.8 4.2	NE NNE
20221217_1150	4.2	NNE

Date & Time		
(YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (From)
20221217 1200	4.7	NNE
20221217 1210	6.4	NNE
20221217 1220	6.4	NNE
20221217 1230	3.3	NNE
20221217_1240	4.2	NNE
20221217_1250	4.7	N
20221217_1230	4.2	NNE
20221217_1300	3.3	N
20221217_1320	3.3	NNE
20221217_1330	3.3	NNE
20221217_1340	3.3	NNE
20221217_1350	4.2	NNE
20221217_1400	3.3	N
20221217_1410	3.9	N
20221217_1420	2.8	N
20221217_1430	5	NNE
20221217_1440	3.3	N
20221217_1450	3.9	NNE
20221217_1500	4.4	NNE
20221217_1510	3.3	NE
20221217_1520	2.5	NE
20221217_1530	3.3	NE
20221217_1540	2.5	NNE
20221217_1550	1.7	NNE
20221217 1600	1.7	NNE
20221217 1610	1.7	NNE
20221217 1620	1.4	-
20221217 1630	3.3	NNE
20221217_1640	3.1	NE
20221217_1650	4.7	NE
20221217_1000	6.7	NNE
20221217_1700	6.4	NE
20221217_1720	6.4	NE
20221217_1730	6.9	NE
20221217_1740	4.7	NE
20221217_1750	5.8	NE
20221217_1800	6.4	NE
20221217_1810	6.1	NE
20221217_1820	5.8	NE
20221217_1830	5	NE
20221217_1840	6.4	NE
20221217_1850	4.7	NE
20221217_1900	5	NE
20221217_1910	6.7	NE
20221217_1920	6.4	NE
20221217_1930	6.1	NE
20221217_1940	5.3	NE
20221217_1950	5.3	ENE
20221217 2000	6.4	NE
20221217 2010	6.9	NE
20221217_2020	5.8	NE
20221217_2030	6.7	NE
20221217_2040	5.8	NE
20221217 2050	7.8	NE
20221217_2000	5	NE
20221217_2100	6.4	NE
20221217_2110	6.7	NE NE
20221217_2120	6.7	NE NE
20221217_2130	6.7	NE NE
20221217_2150	7.2	NE NE
20221217_2200	6.1	NE
20221217_2210	4.4	NNE
20221217_2220	6.4	NE
20221217_2230	7.5	NNE
20221217_2240	6.7	NE
20221217_2250	7.5	NE
20221217_2300	7.5	NE
20221217_2310	6.7	NE
20221217_2320	6.1	NNE
20221217_2330	7.8	NE
20221217_2340	7.8	NE
20221217_2350	6.4	NNE
-		

Date & Time		
(YYYYMMBB_HHMM)	Wind Speed (m/s)	Wind Direction (From)
20221218_0000	6.4	NE
20221218_0010	7.2	NNE
20221218_0020	6.7	NE
20221218_0020	6.7	NE
20221218_0030	8.9	NE
20221218_0040	8.3	NE
20221218_0050	7.2	NE
20221218_0100	6.7	NE
20221218_0110	5.6	NE
20221218_0120	8.3	NE
20221218_0130	9.2	NE
20221218_0140	8.1	NE
20221218_0150	7.8	NE
20221218_0200	7.2	NE
20221218_0210	8.9	NE
20221218_0220	7.5	NE
20221218_0230	7.5	NE
20221218_0240	7.2	NE
20221218_0250	7.2	NE
20221218_0300	8.3	NE
20221218_0310	7.8	NE
20221218_0320	9.4	NE
20221218_0330	8.9	NE
20221218_0340	6.7	NE
20221218_0350	6.1	NE
20221218_0400	7.2	NE
20221218_0410	6.9	NE
20221218_0420	7.8	NE
20221218_0430	7.2	NE
20221218_0440	6.7	NE
20221218_0450	6.7	NE
20221218_0500	6.4	NE
20221218_0510	5.8	NE
20221218_0520	6.4	NE
20221218_0530	4.4	NE
20221218_0540	5.6	NE
20221218_0550	4.2	ENE
20221218_0600	3.3	ENE
20221218_0610	4.4	NE
20221218_0620	3.6	NE
20221218_0630	5	NNE
20221218_0640	6.1	NE
20221218_0650	6.1	NNE
20221218_0700	7.5	NNE
20221218_0710	5	NNE
20221218_0720	5.3	NNE
20221218_0730	5.8	NNE
20221218_0740	7.8	NNE
20221218_0750	6.7	NNE
20221218_0800	6.4	NNE
20221218_0810	6.9	NNE
20221218_0820	6.1	NNE
20221218_0830	5.6	NNE
20221218_0840	7.5	NNE
20221218_0850	7.8	NNE
20221218_0900	7.8	NNE
20221218_0910	9.4	NNE
20221218_0920	9.2	NNE
20221218_0930	8.1	NNE
20221218_0940	8.1	NNE
20221218_0950	6.9	NNE
20221218_1000	7.5	NNE
20221218_1010	6.4	NNE
20221218_1020	6.7	NNE
20221218_1030	6.4	NNE
20221218_1040	5.3	NNE
20221218_1050	5.8	NNE
20221218_1100	6.4	NNE
20221218_1110	5.8	N
20221218_1120	6.9	NNE
20221218_1130	5.8	NNE
20221218_1140	6.1	NNE
20221218_1150	6.4	NNE

Date & Time		
(YYYYMMBB_HHMM)	Wind Speed (m/s)	Wind Direction (From)
20221218_1200	6.4	NNE
20221218_1210 20221218 1220	6.7 6.7	NNE NNE
20221218_1220	6.4	NNE
20221218 1240	6.1	NNE
20221218 1250	5.8	NNE
20221218 1300	5.8	NNE
20221218_1310	5.3	NNE
20221218_1320	6.1	NNE
20221218_1330	6.1	NE
20221218_1340	5.3	NE
20221218_1350	5.8	NNE
20221218_1400	4.7	NNE
20221218_1410	5.3	NNE
20221218_1420	5.8	NE NE
20221218_1430	5	NNE
20221218_1440	5.8 4.4	NNE
20221218_1450 20221218 1500	4.4	NE NNE
20221218_1510	3.9	NNE
20221218 1520	4.2	NE NE
20221218 1530	4.4	NNE
20221218_1540	4.2	NE
20221218_1550	4.2	NE
20221218_1600	4.2	NNE
20221218_1610	3.9	NNE
20221218_1620	3.6	NE
20221218_1630	3.3	NNE
20221218_1640	4.2	NNE
20221218_1650	3.3	NNE
20221218_1700	4.2	NNE
20221218_1710	3.9	NNE
20221218_1720	3.3	NNE
20221218_1730 20221218 1740	5 3.1	NNE NE
20221218_1740	2.8	NE NE
20221218_1730	2.2	NE NE
20221218_1810	2.2	NE NE
20221218 1820	1.7	NNE
20221218 1830	1.4	NE
20221218_1840	1.4	NE
20221218_1850	0.8	NE
20221218_1900	1.1	NNE
20221218_1910	0.3	-
20221218_1920	0.3	-
20221218_1930	0.3	-
20221218_1940	2.2	NNE
20221218_1950	3.9	NNE
20221218_2000	2.2	NE NE
20221218_2010	2.8	NE NE
20221218_2020 20221218_2030	2.2	NE NE
20221218_2030	2.2	NE NE
20221218_2050	1.1	SE
20221218_2100	0.3	SSE
20221218_2110	0.3	S
20221218_2120	0	N
20221218_2130	0	N
20221218_2140	0.6	-
20221218_2150	0.3	-
20221218_2200	0	N
20221218_2210	0	N
20221218_2220	0	N N
20221218_2230	0.3	NW
20221218_2240	0.3	ENE
20221218_2250 20221218 2300	0.3 0.3	- NE
20221218_2300	0.3	- INE
20221218_2310	0.3	N
20221218_2320	0.3	NNE
20221218_2340	1.4	N
20221218_2350	2.2	N
-		

Date & Time		
(YYYYMMBB_HHMM)	Wind Speed (m/s)	Wind Direction (From)
20221219_0000	2.2	NNE
20221219 0010	1.4	NNE
20221219 0020	0.3	S
20221219 0020	0.3	S
20221219_0030	0.5	N N
20221219_0040	0	N
20221219_0050	0	N
20221219_0100	0.8	NNE
20221219 0110	1.1	NNE
20221219 0120	0.3	E
20221219 0130	0	 N
20221219_0140	0	N
20221219_0150	0.3	NNE
20221219_0200	1.1	NE
20221219_0210	0.8	NE
20221219 0220	0.3	NE
20221219 0230	0.3	NE
20221219_0240	0.3	NE NE
20221219_0250	1.1	NE
20221219_0300	0.8	SE
20221219_0310	0.3	-
20221219_0320	0.3	SSE
20221219 0330	0.3	ESE
20221219 0340	0.8	SSE
20221219_0350	0.3	SSE
20221219_0400	0.3	SSE
20221219_0410	0.3	SE
20221219_0420	0.3	SE
20221219 0430	0	N
20221219 0440	0	N
20221219_0450	0	N
20221219_0500	0	N
20221219_0510	0	N
20221219_0520	0.3	S
20221219 0530	0	N
20221219 0540	0	N
20221219 0550	0	N
20221219_0600	0	N
20221219_0610	0.3	S
20221219_0620	0.3	-
20221219 0630	1.1	SSE
20221219 0640	1.1	SSE
20221219 0650	0	N N
20221219_0700	0.6	SSE
20221219_0710	0.8	SE
20221219_0720	0	N
20221219_0730	0	N
20221219_0740	0	N
20221219_0750	0.3	SSE
20221219 0800	0.3	SSE
20221219_0800		
	0.6	<u> </u>
20221219_0820	0.3	S
20221219_0830	0.3	=
20221219_0840	0.3	-
20221219_0850	1.1	NE
20221219 0900	1.1	NE
20221219 0910	2.2	E
20221219_0920	1.1	ENE
20221219_0930	1.7	NNE
20221219_0940	3.3	NNE
20221219_0950	3.3	NNE
20221219 1000	3.3	NNE
20221219 1010	2.2	N
20221219_1010	2.8	
		NNE
20221219_1030	2.2	N N
20221219_1040	2.2	N
20221219_1050	2.8	N
20221219_1100	3.3	N
20221219 1110	3.1	N
	3.3	N N
20221219_1120		
20221219_1130	2.5	N
20221219_1140	3.3	NNE
20221219_1150	2.2	N

Date & Time		W. 15: /F \
(YYYYMMBB_HHMM)	Wind Speed (m/s)	Wind Direction (From)
20221219_1200 20221219 1210	1.4 1.4	NE NE
20221219_1210	1.7	ESE
20221219_1230	2.2	SE
20221219_1240	1.1	N N
20221219_1250	2.8	NNE
20221219 1300	2.5	NNE
20221219 1310	1.4	-
20221219 1320	1.4	ENE
20221219 1330	1.1	<u>=</u>
20221219_1340	1.7	-
20221219_1350	1.7	-
20221219_1400	2.8	NE
20221219_1410	1.7	NNE
20221219_1420	2.2	ENE
20221219_1430	1.7	NNE
20221219_1440	1.7	SSW
20221219_1450	1.7	NNE
20221219_1500	2.2	NE
20221219_1510	1.9	NNE
20221219_1520	1.4	NE .
20221219_1530	1.7	E
20221219_1540	2.5	ESE
20221219_1550	1.7	ESE
20221219_1600 20221219 1610	2.2 1.7	E
		ESE
20221219_1620	1.7 1.4	ESE E
20221219_1630 20221219 1640	2.2	E
20221219_1040	1.7	E
20221219_1700	1.4	ESE
20221219_1710	1.4	ESE
20221219 1720	1.1	ESE
20221219 1730	0.6	SE
20221219 1740	1.1	SE
20221219_1750	0.8	SSE
20221219_1800	0.8	SSE
20221219_1810	1.4	S
20221219_1820	0.8	S
20221219_1830	0.8	SSW
20221219_1840	1.4	S
20221219_1850	0.8	S
20221219_1900	1.1	SSW
20221219_1910	0.3	SSW
20221219_1920	0.3	SSW
20221219_1930	0.3	-
20221219_1940	0	N SSE
20221219_1950	0.3	SSE
20221219_2000 20221219 2010	0.8	SSE
20221219_2010	1.1	SSE SSE
20221219_2020	1.1	SSE
20221219_2030	0.8	SE SE
20221219_2040	0.8	SE SE
20221219_2100	0.8	SSE
20221219_2110	0.3	SSE
20221219_2110	0.3	SE
20221219_2130	0.5	N N
20221219 2140	0	N
20221219 2150	0	N N
20221219_2200	0.3	SSE
20221219_2210	0.8	SSE
20221219_2220	0	N
20221219_2230	0	N
20221219_2240	0	N
20221219_2250	0	N
20221219_2300	0	N
20221219_2310	0	N
20221219_2320	0.3	SSE
20221219_2330	0.8	ESE
20221219_2340	1.7	SE
20221219_2350	1.4	SE

Date & Time		
(YYYYMMBB_HHMM)	Wind Speed (m/s)	Wind Direction (From)
20221220_0000	0.6	ESE
20221220_0010	1.4	SE
20221220_0020	2.2	SE
20221220_0020	2.2	SE
20221220_0030	1.7	SE
20221220_0040	1.7	SE
20221220_0050	1.7	SE
20221220_0100	2.5	SE
20221220_0110	2.2	SE
20221220_0120	2.2	SE
20221220_0130	1.7	SE
20221220_0140	1.7	SE
20221220_0150	1.1	SE
20221220 0200	0.3	SSE
20221220 0210	0.3	SSE
20221220 0220	0.3	SSE
20221220 0230	0.3	SE
20221220 0240	0.3	ENE
20221220_0250	0.3	NNE
20221220_0230	0.5	N
20221220_0300	0.3	SSE
	 	
20221220_0320	0	N CE
20221220_0330	0.6	SE
20221220_0340	0.8	SE
20221220_0350	1.1	SE
20221220_0400	1.1	ESE
20221220_0410	0.8	SE
20221220_0420	1.1	ESE
20221220_0430	1.1	SE
20221220_0440	1.1	SE
20221220_0450	0.8	ESE
20221220_0500	0.3	SE
20221220_0510	0.3	E
20221220 0520	0.8	ESE
20221220 0530	1.4	SE
20221220 0540	1.7	SE
20221220 0550	1.4	SE
20221220 0600	1.4	SSE
20221220 0610	1.4	SE
20221220 0620	1.7	SE
20221220 0630	1.7	SE
20221220_0640	1.4	SSE
20221220_0040	1.4	SE
20221220_0030	1.4	SE SE
20221220_0700	1.4	SE SE
	1.1	SE SE
20221220_0720		
20221220_0730	1.7	SE
20221220_0740	1.4	SE
20221220_0750	1.4	SSE
20221220_0800	2.2	SSE
20221220_0810	1.7	SSE
20221220_0820	2.5	SE
20221220_0830	2.5	SE
20221220_0840	2.8	SE
20221220_0850	2.2	ESE
20221220_0900	2.2	ESE
20221220_0910	2.2	ESE
20221220_0920	3.3	E
20221220_0930	3.3	ESE
20221220_0940	3.1	ESE
20221220_0950	3.3	ESE
20221220_1000	3.9	E
20221220_1010	2.2	E
20221220_1020	3.1	ESE
20221220 1030	3.9	ESE
20221220_1040	3.9	ESE
20221220_1050	4.2	ESE
20221220_1030	3.1	ESE
20221220_1100	3.3	E
20221220_1110	2.8	ESE
20221220_1120	3.3	ESE
	3.3	ESE
20221220_1140	 	
20221220_1150	3.1	E

Date & Time		
(YYYYMMBB_HHMM)	Wind Speed (m/s)	Wind Direction (From)
20221220_1200	2.8	ESE
20221220_1210	3.1	ESE
20221220_1220	2.8	E
20221220_1230	3.1	ESE
20221220_1240 20221220 1250	3.6 3.1	E ENE
20221220_1230	3.9	E
20221220_1300	3.3	E
20221220_1310	2.8	E
20221220_1330	2.2	ENE
20221220 1340	2.2	NE
20221220 1350	1.7	NNE
20221220_1400	1.1	-
20221220_1410	0.8	-
20221220_1420	2.8	ENE
20221220_1430	2.2	E
20221220_1440	2.8	E
20221220_1450	1.9	E
20221220_1500	2.2	E
20221220_1510	2.5	E
20221220_1520	2.5	ESE
20221220_1530	3.1	SE
20221220_1540	2.5	ESE
20221220_1550	1.7	E
20221220_1600	2.2	ESE
20221220_1610		ESE ESE
20221220_1620 20221220_1630	1.9 1.7	ESE
20221220_1630	2.2	E
20221220_1650	1.9	ESE
20221220_1000	1.9	ESE
20221220_1700	1.7	SE
20221220 1720	1.7	ESE
20221220 1730	0.8	E
20221220_1740	0.8	E
20221220_1750	1.4	ESE
20221220_1750 20221220_1800	1.4 0.3	ESE E
20221220_1800	0.3	E
20221220_1800 20221220_1810 20221220_1820 20221220_1830	0.3 0.3	E E E ESE
20221220_1800 20221220_1810 20221220_1820 20221220_1830 20221220_1840	0.3 0.3 0.3 0.3 0.3	E E E ESE ESE
20221220_1800 20221220_1810 20221220_1820 20221220_1830 20221220_1840 20221220_1850	0.3 0.3 0.3 0.3 0.3 0.3	E E E ESE ESE N
20221220_1800 20221220_1810 20221220_1820 20221220_1830 20221220_1840 20221220_1850 20221220_1900	0.3 0.3 0.3 0.3 0.3 0.3 0 0	E E E ESE ESE N WNW
20221220_1800 20221220_1810 20221220_1820 20221220_1830 20221220_1840 20221220_1850 20221220_1900 20221220_1910	0.3 0.3 0.3 0.3 0.3 0.3 0 0 0.8	E E E ESE ESE N WNW N
20221220_1800 20221220_1810 20221220_1820 20221220_1830 20221220_1840 20221220_1850 20221220_1900 20221220_1910 20221220_1920	0.3 0.3 0.3 0.3 0.3 0 0 0 0 0	E E E E ESE ESE N WNW N
20221220_1800 20221220_1810 20221220_1820 20221220_1830 20221220_1840 20221220_1850 20221220_1900 20221220_1910 20221220_1920 20221220_1930	0.3 0.3 0.3 0.3 0.3 0.3 0 0 0 0 0	E E E ESE N WNW N N
20221220_1800 20221220_1810 20221220_1820 20221220_1830 20221220_1840 20221220_1850 20221220_1900 20221220_1910 20221220_1920 20221220_1930 20221220_1940	0.3 0.3 0.3 0.3 0.3 0 0 0 0 0 0 0	E E E ESE ESE N WNW N N N
20221220_1800 20221220_1810 20221220_1820 20221220_1830 20221220_1840 20221220_1900 20221220_1910 20221220_1920 20221220_1930 20221220_1940 20221220_1950	0.3 0.3 0.3 0.3 0.3 0 0 0.8 0 0 0 0	E E E E ESE ESE N WNW N N N N N
20221220_1800 20221220_1810 20221220_1820 20221220_1830 20221220_1840 20221220_1850 20221220_1900 20221220_1910 20221220_1920 20221220_1930 20221220_1940 20221220_1950 20221220_1950 20221220_2000	0.3 0.3 0.3 0.3 0.3 0 0 0.8 0 0 0 0 0 0	E E E E ESE ESE N WNW N N N N N N ESE
20221220_1800 20221220_1810 20221220_1820 20221220_1830 20221220_1850 20221220_1900 20221220_1910 20221220_1920 20221220_1930 20221220_1940 20221220_1950 20221220_2000 20221220_2010	0.3 0.3 0.3 0.3 0.3 0.3 0.8 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	E E E E E ESE ESE N WNW N N N N N N ESE
20221220_1800 20221220_1810 20221220_1820 20221220_1830 20221220_1830 20221220_1840 20221220_1850 20221220_1900 20221220_1910 20221220_1920 20221220_1930 20221220_1940 20221220_1950 20221220_1950 20221220_2000 20221220_2010 20221220_2000	0.3 0.3 0.3 0.3 0.3 0.0 0.8 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	E E E E E ESE ESE N WNW N
20221220_1800 20221220_1810 20221220_1820 20221220_1830 20221220_1840 20221220_1850 20221220_1900 20221220_1910 20221220_1920 20221220_1940 20221220_1940 20221220_1950 20221220_1950 20221220_2000 20221220_2000 20221220_2000 20221220_2000	0.3 0.3 0.3 0.3 0.3 0.0 0.8 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	E E E E ESE ESE N WNW N N N N N N N N N N N N SSE
20221220_1800 20221220_1810 20221220_1820 20221220_1830 20221220_1840 20221220_1850 20221220_1900 20221220_1900 20221220_1910 20221220_1930 20221220_1950 20221220_1950 20221220_2000 20221220_2000 20221220_2010 20221220_2000 20221220_2000 20221220_2000 20221220_2000 20221220_2000	0.3 0.3 0.3 0.3 0.3 0.3 0.0 0.8 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	E E E E E ESE ESE N WNW N N N N N N N N N N SSE N
20221220_1800 20221220_1810 20221220_1820 20221220_1830 20221220_1840 20221220_1850 20221220_1900 20221220_1900 20221220_1900 20221220_1930 20221220_1950 20221220_1950 20221220_2000 20221220_2000 20221220_2000 20221220_2000 20221220_2000 20221220_2000 20221220_2000 20221220_2000 20221220_2000 20221220_2000 20221220_2000	0.3 0.3 0.3 0.3 0.3 0.0 0.8 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	E E E E ESE ESE N WNW N N N N N N N N N N N N SSE
20221220_1800 20221220_1810 20221220_1820 20221220_1830 20221220_1840 20221220_1850 20221220_1900 20221220_1900 20221220_1910 20221220_1930 20221220_1950 20221220_1950 20221220_2000 20221220_2000 20221220_2010 20221220_2000 20221220_2000 20221220_2000 20221220_2000 20221220_2000	0.3 0.3 0.3 0.3 0.3 0.3 0.0 0.8 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	E E E E E ESE N WNW N N N N N S N N N N N N N N N N N
20221220_1800 20221220_1810 20221220_1820 20221220_1830 20221220_1840 20221220_1850 20221220_1900 20221220_1910 20221220_1910 20221220_1930 20221220_1950 20221220_1950 20221220_2000 20221220_2000 20221220_2000 20221220_2000 20221220_2000 20221220_2000 20221220_2000 20221220_2000 20221220_2000 20221220_2000 20221220_2000 20221220_2000 20221220_2000 20221220_2000 20221220_2000 20221220_2000 20221220_2000 20221220_2050 20221220_2100	0.3 0.3 0.3 0.3 0.3 0.3 0.0 0.8 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	E E E E E E E E E S N WNW N N N N N S N N N N N N N N N N
20221220_1800 20221220_1810 20221220_1820 20221220_1830 20221220_1850 20221220_1900 20221220_1910 20221220_1910 20221220_1930 20221220_1950 20221220_1950 20221220_1950 20221220_2000 20221220_2000 20221220_2000 20221220_2000 20221220_2000 20221220_2000 20221220_2000 20221220_2000 20221220_2000 20221220_2000 20221220_2000 20221220_2000 20221220_2000 20221220_2000 20221220_2000 20221220_2000 20221220_2000	0.3 0.3 0.3 0.3 0.3 0.3 0 0 0 0 0 0 0 0	E E E E E E E E E E S N WNW N N N N N S N N N N N N N N N N
20221220_1800 20221220_1810 20221220_1820 20221220_1830 20221220_1850 20221220_1850 20221220_1900 20221220_1910 20221220_1920 20221220_1930 20221220_1950 20221220_1950 20221220_2000	0.3 0.3 0.3 0.3 0.3 0.8 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	E E E E E E E E E E E E E S N WNW N N N N N N S N N N N N N N N N
20221220_1800 20221220_1810 20221220_1820 20221220_1830 20221220_1840 20221220_1850 20221220_1990 20221220_1900 20221220_1910 20221220_1930 20221220_1950 20221220_1950 20221220_2000 20221220_2000 20221220_2010 20221220_2010 20221220_2010 20221220_2010 20221220_2010 20221220_2010 20221220_2010 20221220_2010 20221220_2010 20221220_2010 20221220_2010 20221220_2010 20221220_2010 20221220_2010 20221220_2100 20221220_2110 20221220_2110 20221220_2130 20221220_2140 20221220_2140	0.3 0.3 0.3 0.3 0.3 0.3 0.0 0.8 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	E E E E E E ESE N WNW N SSE N N N N N SSE N N N N SE ESE
20221220_1800 20221220_1810 20221220_1820 20221220_1830 20221220_1840 20221220_1850 20221220_1990 20221220_1990 20221220_1990 20221220_1990 20221220_1950 20221220_1950 20221220_2000 20221220_2000 20221220_2010 20221220_2000 20221220_2010 20221220_2000 20221220_2010 20221220_2010 20221220_2010 20221220_2010 20221220_2010 20221220_2100 20221220_2100 20221220_2110 20221220_2110 20221220_2120 20221220_2120 20221220_2130 20221220_2140 20221220_2140 20221220_2150 20221220_2150 20221220_2150	0.3 0.3 0.3 0.3 0.3 0.3 0.3 0.0 0.8 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	E E E E E E E E E E S N WNW N N N N N N N N N N N N N N N S E S N N N N
20221220_1800 20221220_1810 20221220_1820 20221220_1830 20221220_1840 20221220_1840 20221220_1850 20221220_1900 20221220_1910 20221220_1920 20221220_1950 20221220_1950 20221220_2000 20221220_2000 20221220_2010 20221220_2000 20221220_2010 20221220_2000 20221220_2010 20221220_2010 20221220_2010 20221220_2100 20221220_2100 20221220_2100 20221220_2110 20221220_2120 20221220_2130 20221220_2140 20221220_2140 20221220_2150 20221220_2150 20221220_2150 20221220_2200 20221220_2200 20221220_2200 20221220_2200	0.3 0.3 0.3 0.3 0.3 0.3 0.3 0.0 0.8 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	E E E E E E E E E E S E N WNW N N N N N N N N N N N N N N S E S N N N N
20221220_1800 20221220_1810 20221220_1820 20221220_1830 20221220_1850 20221220_1900 20221220_1910 20221220_1910 20221220_1900 20221220_1950 20221220_1950 20221220_1950 20221220_2000 20221220_2000 20221220_2010 20221220_2010 20221220_2010 20221220_2010 20221220_2100 20221220_2100 20221220_2100 20221220_2100 20221220_2100 20221220_2150 20221220_2150 20221220_2150 20221220_2150 20221220_2150 20221220_2200 20221220_2150 20221220_2210 20221220_2150 20221220_2210	0.3 0.3 0.3 0.3 0.3 0.3 0.0 0.8 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	E E E E E E E E E E E S N WNW N N N N N N N N N N N N N N S E S N N N N
20221220_1800 20221220_1810 20221220_1820 20221220_1830 20221220_1830 20221220_1840 20221220_1850 20221220_1900 20221220_1910 20221220_1920 20221220_1940 20221220_1950 20221220_1950 20221220_2000 20221220_2010 20221220_2010 20221220_2010 20221220_2000 20221220_2010 20221220_2010 20221220_2010 20221220_2010 20221220_2010 20221220_2100 20221220_2100 20221220_2100 20221220_2110 20221220_2120 20221220_2120 20221220_2120 20221220_2120 20221220_2100 20221220_2120 20221220_2120 20221220_2120 20221220_2120 20221220_2120 20221220_2120 20221220_2120 20221220_2210 20221220_2210	0.3 0.3 0.3 0.3 0.3 0.3 0.0 0 0.8 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	E E E E E E E E E E E E E N N WNW N N N N
20221220_1800 20221220_1810 20221220_1820 20221220_1830 20221220_1840 20221220_1850 20221220_1900 20221220_1910 20221220_1910 20221220_1940 20221220_1950 20221220_1950 20221220_2000 20221220_2000 20221220_2010 20221220_2000 20221220_2010 20221220_2010 20221220_2100 20221220_2100 20221220_2100 20221220_2100 20221220_2100 20221220_2100 20221220_2100 20221220_2100 20221220_2100 20221220_2100 20221220_2100 20221220_2100 20221220_2100 20221220_2100 20221220_2100 20221220_2100 20221220_2100 20221220_2100 20221220_2120 20221220_2120 20221220_2120 20221220_2200 20221220_2200 20221220_2200 20221220_2200 20221220_2200 20221220_2200 20221220_2200 20221220_2200 20221220_2200 20221220_2200 20221220_2200 20221220_2200	0.3 0.3 0.3 0.3 0.3 0.3 0.0 0.8 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	E E E E E E E E E E E E E E N N WNW N N N N
20221220_1800 20221220_1810 20221220_1820 20221220_1830 20221220_1840 20221220_1850 20221220_1990 20221220_1910 20221220_1990 20221220_1990 20221220_1950 20221220_1950 20221220_2000 20221220_2000 20221220_2010 20221220_2010 20221220_2010 20221220_2010 20221220_2010 20221220_2010 20221220_2010 20221220_2100 20221220_2100 20221220_2100 20221220_2100 20221220_2100 20221220_2100 20221220_2100 20221220_2100 20221220_2100 20221220_2100 20221220_2100 20221220_2100 20221220_2100 20221220_2100 20221220_2120 20221220_2120 20221220_2120 20221220_2200 20221220_2210 20221220_2200 20221220_2200 20221220_2200 20221220_2200 20221220_2200 20221220_2200 20221220_2200 20221220_2200 20221220_2200 20221220_2200 20221220_2240 20221220_2250	0.3 0.3 0.3 0.3 0.3 0.3 0.0 0.8 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	E E E E E E E E E E E E S N WNW N N N N N N N N N N S S E S N N N N N N
20221220_1800 20221220_1810 20221220_1820 20221220_1830 20221220_1840 20221220_1850 20221220_1900 20221220_1910 20221220_1910 20221220_1950 20221220_1950 20221220_2000 20221220_2000 20221220_2000 20221220_2000 20221220_2010 20221220_2000 20221220_2010 20221220_2010 20221220_2010 20221220_2010 20221220_2010 20221220_2010 20221220_2000 20221220_2000 20221220_2100 20221220_2100 20221220_2110 20221220_2110 20221220_2150 20221220_2150 20221220_2150 20221220_2200 20221220_2200 20221220_2200 20221220_2200 20221220_2200 20221220_2200 20221220_2200 20221220_2230 20221220_2240 20221220_2250 20221220_2250 20221220_2250 20221220_2250 20221220_2300	0.3 0.3 0.3 0.3 0.3 0.3 0.0 0.8 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	E E E E E E E E E E SE N WNW N N N N N N N N N S S S S N N N N
20221220_1800 20221220_1810 20221220_1830 20221220_1830 20221220_1850 20221220_1980 20221220_1990 20221220_1990 20221220_1990 20221220_1990 20221220_1990 20221220_1950 20221220_2000 20221220_2000 20221220_2000 20221220_2010 20221220_2000 20221220_2010 20221220_2010 20221220_2010 20221220_2100 20221220_2100 20221220_2100 20221220_2100 20221220_2100 20221220_2100 20221220_2100 20221220_2100 20221220_2100 20221220_2100 20221220_2100 20221220_2100 20221220_2100 20221220_2100 20221220_2100 20221220_2200	0.3 0.3 0.3 0.3 0.3 0.3 0.0 0.8 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	E E E E E E E E E E SE N WNW N N N N N N N N S E S S N N N N N N S S S S
20221220_1800 20221220_1810 20221220_1820 20221220_1830 20221220_1840 20221220_1850 20221220_1990 20221220_1990 20221220_1990 20221220_1990 20221220_1990 20221220_1950 20221220_2000 20221220_2000 20221220_2010 20221220_2010 20221220_2010 20221220_2010 20221220_2010 20221220_2100 20221220_2100 20221220_2100 20221220_2100 20221220_2100 20221220_2100 20221220_2100 20221220_2100 20221220_2100 20221220_2100 20221220_2100 20221220_2100 20221220_2100 20221220_2100 20221220_2100 20221220_2100 20221220_2200 20221220_2200 20221220_2200 20221220_2200 20221220_2200 20221220_2200 20221220_2200 20221220_2200 20221220_2200 20221220_2200 20221220_2200 20221220_2200 20221220_2200 20221220_2200 20221220_2200 20221220_2200 20221220_2200 20221220_2200 20221220_2200 20221220_2300 20221220_2310 20221220_2320	0.3 0.3 0.3 0.3 0.3 0.3 0.3 0.0 0.8 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	E E E E E E E E E E E E E E E E E E E
20221220_1800 20221220_1810 20221220_1820 20221220_1830 20221220_1840 20221220_1850 20221220_1990 20221220_1910 20221220_1990 20221220_1990 20221220_1990 20221220_1950 20221220_1950 20221220_2000 20221220_2000 20221220_2010 20221220_2010 20221220_2010 20221220_2010 20221220_2100 20221220_2100 20221220_2100 20221220_2100 20221220_2100 20221220_2100 20221220_2100 20221220_2100 20221220_2100 20221220_2100 20221220_2100 20221220_2100 20221220_2100 20221220_2100 20221220_2100 20221220_2100 20221220_2100 20221220_2200 20221220_2200 20221220_2200 20221220_2200 20221220_2200 20221220_2300 20221220_2300 20221220_2300 20221220_2300 20221220_2300 20221220_2300 20221220_2300 20221220_2300 20221220_2330	0.3 0.3 0.3 0.3 0.3 0.3 0.3 0.0 0.8 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	E E E E E E E E E E E E E E E E N WNW N N N N
20221220_1800 20221220_1810 20221220_1820 20221220_1830 20221220_1840 20221220_1850 20221220_1990 20221220_1990 20221220_1990 20221220_1990 20221220_1990 20221220_1950 20221220_2000 20221220_2000 20221220_2010 20221220_2010 20221220_2010 20221220_2010 20221220_2010 20221220_2100 20221220_2100 20221220_2100 20221220_2100 20221220_2100 20221220_2100 20221220_2100 20221220_2100 20221220_2100 20221220_2100 20221220_2100 20221220_2100 20221220_2100 20221220_2100 20221220_2100 20221220_2100 20221220_2200 20221220_2200 20221220_2200 20221220_2200 20221220_2200 20221220_2200 20221220_2200 20221220_2200 20221220_2200 20221220_2200 20221220_2200 20221220_2200 20221220_2200 20221220_2200 20221220_2200 20221220_2200 20221220_2200 20221220_2200 20221220_2200 20221220_2300 20221220_2310 20221220_2320	0.3 0.3 0.3 0.3 0.3 0.3 0.3 0.0 0.8 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	E E E E E E E E E E E E E E E E E E E

Date & Time		
(YYYYMMBB_HHMM)	Wind Speed (m/s)	Wind Direction (From)
20221221_0000	0	N
20221221_0010	0.3	W
20221221 0020	0.3	NE
20221221 0030	0	N
20221221_0040	0.3	SW
20221221_0050	0	N
20221221_0100	0.3	W
20221221_0110	0	N
20221221_0120	0.6	SE
20221221 0130	0.3	ESE
20221221 0140	0.3	WSW
20221221 0150	0.3	NNE
20221221_0130	0.5	N
20221221_0210	0	N
20221221_0220	0.6	WSW
20221221_0230	0.6	SW
20221221_0240	0.3	SE
20221221 0250	0.3	ESE
20221221 0300	0	N
20221221 0310	0	N
20221221_0320	0.3	E
20221221_0330	0	N
20221221_0340	0	N
20221221_0350	0.3	WNW
20221221 0400	0.8	WNW
20221221 0410	0.3	ESE
20221221 0420	0.3	-
20221221_0430	0.3	WNW
20221221_0440	0.3	SSE
20221221_0450	0.3	SSE
20221221_0500	0.3	NW
20221221_0510	0.3	WSW
20221221 0520	0.3	SSW
20221221 0530	0	N
20221221 0540	0.3	
		NIVA
20221221_0550	0.3	NW
20221221_0600	0.3	NW
20221221_0610	1.4	NNE
20221221_0620	0.3	S
20221221_0630	0.3	WSW
20221221 0640	0.8	SW
20221221 0650	1.4	NW
20221221 0700	1.7	N
20221221_0710	1.1	N
20221221_0720	1.7	NNW
20221221_0730	1.7	NNW
20221221_0740	1.1	NNW
20221221_0750	0.3	E
20221221_0800	0.3	N
20221221 0810	2.5	N
20221221_0810	3.3	NNE
20221221_0830	2.5	NNE
20221221_0840	2.2	NNE
20221221_0850	2.5	NNE
20221221_0900	2.5	NNE
20221221_0910	2.5	NNE
20221221 0920	2.5	NNE
20221221 0930	2.8	NNE
20221221_0940	2.8	NNE
20221221_0950	2.5	NNE
20221221_1000	3.3	NNE
20221221_1010	4.2	NNE
20221221_1020	3.9	NNE
20221221_1030	3.6	NE
20221221 1040	3.6	NE
20221221_1050	3.3	NNE
		N
20221221_1100	2.5	
20221221_1110	2.8	NNW
20221221_1120	2.5	N
20221221_1130	2.5	N
20221221_1140	2.8	N
20221221 1150	2.8	N
		<u> </u>

Date & Time		W. 15: .: /5 \
(YYYYMMBB_HHMM)	Wind Speed (m/s) 4.2	Wind Direction (From) NNE
20221221_1200 20221221 1210	3.3	N N
20221221_1210	2.8	N
20221221_1230	3.1	N N
20221221 1240	3.3	NNW
20221221 1250	4.2	NNE
20221221_1300	3.3	NNE
20221221_1310	2.5	N
20221221_1320	3.3	N
20221221_1330	3.1	N
20221221_1340	3.3	N
20221221_1350	3.1	NNW
20221221_1400	3.1	NW
20221221_1410 20221221 1420	3.1 2.8	N NNW
20221221_1420	3.3	N
20221221_1430	2.8	N N
20221221_1450	3.1	N N
20221221 1500	2.5	N
20221221_1510	2.5	NNW
20221221_1520	3.3	N
20221221_1530	2.5	N
20221221_1540	3.1	N
20221221_1550	2.5	N
20221221_1600	2.8	NNW
20221221_1610	2.5	N .
20221221_1620	2.5	N N
20221221_1630 20221221 1640	2.5 2.2	N N
20221221_1640	1.7	N N
20221221_1000	1.7	N N
20221221_1700	1.4	N N
20221221 1720	1.7	N
20221221 1730	1.1	N
20221221_1740	0.8	N
20221221_1750	0	N
20221221_1800	0	N
20221221_1810	0	N
20221221_1820	0.3	<u>-</u>
20221221_1830	0	N N
20221221_1840 20221221 1850	0 0.3	N SSW
20221221_1830	0.8	SSE
20221221_1300	0.3	SW
20221221_1920	0	N
20221221 1930	0.3	ENE
20221221_1940	0	N
20221221_1950	0	N
20221221_2000	0	N
20221221_2010	0.3	NW
20221221_2020	0	N .
20221221_2030	0	N N
20221221_2040	0	N N
20221221_2050 20221221_2100	0	N N
20221221_2100	0	N N
20221221_2110	0.3	SW
20221221 2130	0.6	N
20221221_2140	1.7	N
20221221_2150	1.7	N
20221221_2200	0.8	N
20221221_2210	0.3	NNE
20221221_2220	2.5	NNE
20221221_2230	3.3	NE NE
20221221_2240	2.5	NE NE
20221221_2250	2.5	NE NE
20221221_2300	3.3 5.3	NE NE
20221221_2310 20221221_2320	4.7	NE NE
20221221_2320	3.9	NNE
20221221_2330	3.3	NNE
20221221_2350	3.9	NNE

	1	
Date & Time		
(YYYYMMBB_HHMM)	Wind Speed (m/s)	Wind Direction (From)
20221222_0000	4.7	NNE
20221222 0010	5.3	NNE
20221222 0020	5.3	NNE
20221222_0030	6.4	NNE
20221222_0020	5.3	NNE
20221222_0030	6.4	NNE
20221222 0040	5.3	NNE
20221222 0050	6.9	NNE
	 	
20221222_0100	5.8	NNE
20221222_0110	3.9	NNE
20221222_0120	3.1	NE
20221222 0130	1.9	NNE
20221222 0140	3.3	NNE
20221222_0150	2.2	NNE
20221222_0200	1.4	-
20221222_0210	1.4	SSE
20221222 0220	0.8	S
20221222 0230	1.4	SSW
20221222_0240	1.1	NNE
20221222_0250	0.3	-
20221222_0300	1.1	NNE
20221222_0310	0.3	E
20221222 0320	1.1	NE NE
		-
20221222_0330	0.3	
20221222_0340	0.3	SSW
20221222_0350	0.3	SE
20221222 0400	0.3	WNW
20221222 0410	0.6	SSW
_		
20221222_0420	0.8	SSW
20221222_0430	0.3	NW
20221222_0440	0.3	ESE
20221222 0450	0	N
20221222_0500	0.6	NNE
20221222_0510	0.3	-
20221222_0520	0.6	NNE
20221222_0530	0.6	-
20221222 0540	0.8	SSE
20221222 0550	0.8	NE
20221222_0600	1.1	NE
20221222_0610	0.3	-
20221222_0620	0.6	-
20221222 0630	1.4	-
20221222 0640	1.1	WNW
20221222 0650	1.1	-
20221222_0700	0.8	ENE
20221222_0710	1.4	SE
20221222_0720	1.1	ESE
20221222 0730	0.8	
20221222_0740	0.3	-
20221222_0750	0.6	ENE
20221222_0800	0.3	SE
20221222_0810	0.6	SSE
20221222_0820	0.8	SE
20221222 0830	0.8	SE
20221222_0840	0.8	SSE
20221222_0850	0.3	SSE
20221222_0900	0.3	SE
20221222_0910	0	N
20221222 0920	0.8	NNE
20221222 0930	2.8	NNE
20221222_0940	3.9	N
20221222_0950	4.2	NNE
20221222_1000	5.8	NNE
20221222_1010	4.7	N
20221222 1020	4.2	NNE
20221222_1030	4.4	NNE
20221222_1040	4.7	N
20221222_1050	3.9	NNE
20221222_1100	4.4	NNE
20221222_1110	3.9	N
20221222_1120	3.3	NNE
20221222_1130	2.2	N
20221222_1140	3.1	N
20221222_1150	3.6	NNE

Date & Time		
(YYYYMMBB_HHMM)	Wind Speed (m/s)	Wind Direction (From)
20221222_1200	2.8	N
20221222_1210	3.3	N
20221222_1220	3.6	N
20221222_1230	3.3	N
20221222_1240	3.6	N
20221222_1250	3.1	NNE
20221222_1300	2.8	NNE
20221222_1310	1.4	- ENE
20221222_1320 20221222 1330	1.4 1.7	ENE E
20221222_1330	1.4	
20221222_1340	3.3	- N
20221222_1330	2.2	N
20221222_1410	3.3	NNE
20221222 1420	3.3	NNE
20221222_1430	4.4	NNE
20221222_1440	4.4	NNE
20221222_1450	4.4	NNE
20221222_1500	4.2	NNE
20221222_1510	3.6	NNE
20221222_1520	2.2	NNE
20221222_1530	3.1	NNE
20221222_1540	3.1	NNE
20221222_1550	3.3	NNE
20221222_1600	3.3	NNE
20221222_1610	2.8	N
20221222_1620	3.3	NNE
20221222_1630	3.1 3.1	NNE NNE
20221222_1640 20221222 1650	3.3	
20221222_1030	3.3	NNE NNE
20221222_1700	2.2	NNE
20221222_1710	2.8	NNE
20221222_1720	1.7	NNE
20221222 1740	1.4	NNE
20221222 1750	0.8	NNE
20221222 1800	0.3	SW
20221222_1810	0.3	SW
20221222_1820	0.3	SE
20221222_1830	0	N
20221222_1840	0	N
20221222_1850	0	N
20221222_1900	0	N
20221222_1910	0.6	S
20221222_1920	0.8	W
20221222_1930	0.3	WSW
20221222_1940	0.3	WSW
20221222_1950	0.3	E
20221222_2000	0.3 0.8	SSE
20221222_2010 20221222 2020	0.8	SW -
20221222_2020	0.6	<u>-</u>
20221222_2030	0.3	-
20221222 2050	0.3	-
20221222_2100	0.3	-
20221222_2110	0.3	-
20221222_2120	0.3	-
20221222_2130	1.1	SSE
20221222_2140	1.1	NNE
20221222_2150	1.4	N
20221222_2200	0.3	-
20221222_2210	0.3	ESE
20221222_2220	1.1	SSE
20221222_2230	1.1	S
20221222_2240	0.3	SE
20221222_2250	0.3	- S
20221222_2300 20221222_2310	0.8 0.8	S S
20221222_2310	0.8	SSW
20221222_2320	1.1	ESE
20221222_2330	0.3	S
20221222 2350	0.3	-

Date & Time		
(YYYYMMBB_HHMM)	Wind Speed (m/s)	Wind Direction (From)
20221223_0000	0.6	S
20221223 0010	0.6	SSW
20221223_0020	0.6	SE
20221223 0020	0.6	SE
20221223 0030	0.3	S
20221223_0040	0.6	<u>-</u>
20221223_0050	0.6	N
20221223_0100	0.6	SE
20221223_0110	0.3	SE
20221223_0120	0.6	S
20221223_0130	0.8	S
20221223_0140	0.8	SSW
20221223_0150	0.8	S
20221223 0200	0.3	S
20221223 0210	0.3	SSE
20221223_0220	0	N N
20221223_0230	0.3	ESE
20221223_0240	0.6	E
20221223_0250	0.3	-
20221223_0300	0.3	SE
20221223_0310	0.3	SSE
20221223_0320	0.8	SSE
20221223_0330	0.6	SE
20221223 0340	0.8	<u> </u>
20221223_0350	0.6	-
20221223_0330	0.3	
		<u> </u>
20221223_0410	0.8	
20221223_0420	0.3	SE
20221223_0430	0.3	SE
20221223_0440	0.3	SE
20221223_0450	0.3	-
20221223_0500	0.3	SE
20221223 0510	0	N
20221223_0520	0.3	SE
20221223_0530	0.6	SE
		SSE
20221223_0540	0.3	
20221223_0550	0.3	SE
20221223_0600	0	N
20221223_0610	0.3	S
20221223_0620	0.3	SSE
20221223_0630	0.3	ESE
20221223_0640	0.3	=
20221223 0650	0	N
20221223 0700	0.3	S
20221223_0710	0.3	ENE
20221223_0710	0.3	SE
	<u> </u>	
20221223_0730	0.6	SSE
20221223_0740	0.8	SSE
20221223_0750	0.8	E
20221223_0800	0	N
20221223_0810	0	N
20221223_0820	0.3	SE
20221223 0830	0.3	SSE
20221223 0840	0	N
20221223_0850	0	N
20221223_0830	0.3	S
20221223_0910	0.3	WNW
20221223_0920	0.3	E
20221223_0930	0.6	N
20221223_0940	1.4	N
20221223_0950	1.7	N
20221223_1000	2.2	NNE
20221223_1010	3.1	NNE
20221223 1020	2.2	NNE
20221223 1030	2.5	NNE
20221223_1030	2.5	NNE
20221223_1050	3.3	N
20221223_1100	3.9	NNE
20221223_1110	2.8	NNE
20221223_1120	2.8	NNE
20221223_1130	3.3	NNE
20221223 1140	4.4	NNE
20221223 1150	3.6	NNE
	J. 0.0	12

Date & Time		
(YYYYMMBB_HHMM)	Wind Speed (m/s)	Wind Direction (From)
20221223_1200	3.9	NNE
20221223_1210	2.8	NNE
20221223_1220	2.2	NNE
20221223_1230	2.8	N N
20221223_1240	2.5	NNE
20221223_1250	2.2	N N
20221223_1300 20221223_1310	1.7 1.7	N NNW
20221223_1310	2.5	N
20221223_1320	2.3	N N
20221223_1330	2.8	NNE
20221223_1350	2.2	NNE
20221223_1330	1.9	NNE
20221223_1410	2.5	N
20221223 1420	2.2	N
20221223 1430	2.5	N
20221223 1440	2.2	NNE
20221223 1450	1.9	NNW
20221223_1500	1.7	N
20221223_1510	1.7	NNW
20221223_1520	1.9	NNW
20221223_1530	1.7	N
20221223_1540	1.1	NNW
20221223_1550	2.5	NNE
20221223_1600	2.5	NNE
20221223_1610	2.2	NNE
20221223_1620	2.2	NNE
20221223_1630	1.7	NNE
20221223_1640	1.4	NE
20221223_1650	0.6	ENE
20221223_1700	1.1	NE
20221223_1710	1.1	NNE
20221223_1720	0.8	N
20221223_1730	0.8	NE NE
20221223_1740	0	N C
20221223_1750	0.3	S
20221223_1800	0.3	SSE SSE
20221223_1810 20221223_1820	0.8 0.6	SSE
20221223_1820	1.1	SSE
20221223_1840	0.8	S
20221223_1040	0.3	S
20221223_1900	0.6	S
20221223_1910	0.6	S
20221223 1920	0.3	S
20221223 1930	0.3	-
20221223 1940	0.3	S
20221223_1950	0	N
20221223_2000	0.3	-
20221223_2010	0.3	S
20221223_2020	0.3	SSW
20221223_2030	0.8	SSE
20221223_2040	0.3	SSE
20221223_2050	0.3	SSE
20221223_2100	0	N
20221223_2110	0.3	S
20221223_2120	0.3	S
20221223_2130	0.8	SSE
20221223_2140	0.8	-
20221223_2150	0.3	-
20221223_2200	0.3	-
20221223_2210	0.3	-
20221223_2220	1.1	SSE
20221223_2230	0.8	SSE
20221223_2240	0.8	SSE
20221223_2250	0.3	SE
20221223_2300	0.6	SSE
20221223_2310	0	N N
20221223_2320 20221223 2330	0	N N
20221223_2330	0	N N
20221223_2340	0	N N
20221223_2330		14

	· · · · · · · · · · · · · · · · · · ·	
Date & Time		
(YYYYMMBB_HHMM)	Wind Speed (m/s)	Wind Direction (From)
20221224_0000	0	N
20221224 0010	0	N
20221224 0020	0	N
20221224 0020	0	N
20221224_0030	0	N
20221224_0040	0.3	SW
20221224_0050	0	N
20221224_0100	0	N
20221224 0110	0	N
20221224 0120	0	N
20221224 0130	0	N
20221224_0140	0	N
20221224_0150	0	N
20221224_0200	0	N
20221224_0210	0	N
20221224 0220	0.3	NE
20221224 0230	0	N
		N
20221224_0240	0	
20221224_0250	0	N
20221224_0300	0	N
20221224_0310	0	N
20221224_0320	0	N
20221224 0330	0.3	-
20221224_0330	0.5	N
20221224_0350	0	N
20221224_0400	0	N
20221224_0410	0	N
20221224_0420	0.8	SSE
20221224 0430	0.8	SSE
20221224 0440	0	N
20221224_0450	0.3	SE
20221224_0500	0.3	SE
20221224_0510	0.3	S
20221224_0520	0	N
20221224 0530	0.3	SE
20221224 0540	0.3	-
20221224_0550	0.3	ENE
20221224_0600	1.1	SSE
20221224_0610	0.3	SSE
20221224_0620	0.3	-
20221224 0630	0.3	SSE
20221224 0640	0.8	SSE
20221224 0650	0.3	S
20221224_0700	0.3	SSE
20221224_0710	0.3	S
20221224_0720	0.3	SW
20221224_0730	0.3	SSE
20221224_0740	0.3	ESE
20221224_0750	0.3	ENE
20221224_0790	0.3	SE
	 	
20221224_0810	0.8	S
20221224_0820	0.8	SE
20221224_0830	0.3	-
20221224_0840	0.8	SSE
20221224_0850	0.8	SSE
20221224 0900	0.8	SSE
20221224_0910	0.3	SSE
		N N
20221224_0920	0	
20221224_0930	0.8	NE
20221224_0940	1.1	NE
20221224_0950	0.6	NNE
20221224_1000	1.9	NNE
20221224 1010	1.7	N
20221224_1020	2.8	N
20221224_1030	2.5	N
20221224_1040	1.9	N
20221224_1050	3.1	N
20221224_1100	3.3	NNE
20221224 1110	4.2	N
20221224 1120	2.5	N N
20221224_1120	1.9	N N
20221224_1140	2.5	N
20221224_1150	3.1	N

Date & Time		
(YYYYMMBB_HHMM)	Wind Speed (m/s)	Wind Direction (From)
20221224_1200	3.1	N
20221224_1210	2.8	N
20221224_1220	3.1	NNE
20221224_1230	3.3	N
20221224_1240	3.3	N
20221224_1250	3.3	NNE
20221224_1300	3.3	N
20221224_1310	3.6	N
20221224_1320	3.3	N
20221224_1330	3.3	N
20221224_1340	2.8	N
20221224_1350	3.3	N
20221224_1400	3.3	N
20221224_1410	3.3	N
20221224_1420	3.6	NNE
20221224_1430	4.4	NNE
20221224_1440	3.1	N
20221224_1450	3.3	N
20221224_1500	3.6	N
20221224_1510	3.3	NNE
20221224_1520	2.8	N
20221224_1530	3.9	NNE
20221224_1540	3.9	N
20221224_1550	3.3	NNE
20221224_1600	3.6	NNE NNE
20221224_1610	3.1	
20221224_1620	3.1	NNE NNE
20221224_1630 20221224_1640	2.8	NNE
20221224_1650	2.2	NNE NE
20221224_1700 20221224_1710	1.7 1.4	NE NE
20221224_1710	1.1	E
20221224_1720	0.3	ESE
20221224_1730	0.8	ESE
20221224_1750	0.3	-
20221224_1750	0.3	ESE
20221224_1800	0.3	N N
20221224_1820	0	N N
20221224_1830	0	N N
20221224_1840	0	N N
20221224_1850	0	N
20221224 1900	0	N
20221224 1910	0	N
20221224 1920	0.3	S
20221224 1930	0.3	-
20221224 1940	0.3	SW
20221224_1950	0.3	SSE
20221224_2000	0	N
20221224_2010	0.3	-
20221224_2020	0	N
20221224_2030	0	N
20221224_2040	0	N
20221224_2050	0	N
20221224_2100	0.3	S
20221224_2110	0	N
20221224_2120	0.3	-
20221224_2130	0	N
20221224_2140	0	N
20221224_2150	0	N
20221224_2200	0	N
20221224_2210	0	N
20221224_2220	0	N
20221224_2230	0	N
20221224_2240	0	N
20221224_2250	0	N
20221224_2300	0	N
20221224_2310	0	N
20221224_2320	0	N
20221224_2330	0	N
20221224_2340	0	N
20221224_2350	0	N

Date & Time		
(YYYYMMBB_HHMM)	Wind Speed (m/s)	Wind Direction (From)
20221225_0000	0	N
20221225 0010	0	N
20221225_0020	0	N
20221225 0020	0	N
20221225_0030	0	N N
	-	
20221225_0040	0	N N
20221225_0050	0	N
20221225_0100	0	N
20221225_0110	0	N
20221225_0120	0	N
20221225 0130	0	N
20221225 0140	0	N
20221225 0150	0.3	S
20221225 0200	0.3	
20221225_0210	0	N
20221225_0220	0	N
20221225_0230	0	N
20221225_0240	0	N
20221225_0250	0	N
20221225_0300	0	N
20221225_0310	0	N
20221225 0320	0	N
20221225_0330	0	N
20221225_0330	0	N N
20221225_0350	0	N N
20221225_0400	0	N N
20221225_0410	0	N
20221225_0420	0	N
20221225_0430	0	N
20221225 0440	0	N
20221225 0450	0	N
20221225_0430	0	N N
20221225_0510	0	N
20221225_0520	0	N
20221225_0530	0	N
20221225_0540	0	N
20221225_0550	0	N
20221225 0600	0	N
20221225 0610	0	N
20221225 0620	0	N
20221225_0630	0	N
20221225_0640	0	N
20221225_0650	0	N
20221225_0700	0	N
20221225_0710	0	N
20221225_0720	0	N
20221225 0730	0	N
20221225 0740	0	N
20221225_0750	0	N
20221225_0730	0	N N
20221225_0810	0	N N
20221225_0820	0	N
20221225_0830	0	N
20221225_0840	0	N
20221225_0850	0	N
20221225 0900	0	N
20221225_0910	0	N N
20221225_0910	0.8	NNE
	0.8	
20221225_0930		ENE
20221225_0940	1.1	-
20221225_0950	0.8	W
20221225_1000	0.8	NNW
20221225_1010	0.8	NNE
20221225 1020	0.8	N
20221225 1030	1.4	ENE
20221225_1030	1.4	NNW
20221225_1040	1.1	NNW
20221225_1100	1.4	-
20221225_1110	1.7	NNE
20221225_1120	1.7	E
20221225_1130	2.5	ESE
20221225_1140	2.5	ESE
20221225 1150	2.8	ESE
		-0-

CYYYMMBB_HHMM Wind Speed (m/s) Wind Direction (From)	Date & Time		
20211225 1200 3.9 E 202211225 1210 3.3 SEE 202211225 1210 3.3 SEE 202211225 1220 2.8 SE 202211225 1230 2.8 SE 202211225 1240 2.8 E 202211225 1250 2.8 E 202211225 1300 2.8 SEE 202211225 1310 2.5 E 202211225 1310 2.5 E 202211225 1310 2.5 E 202211225 1330 1.7 E 202211225 1330 1.7 E 202211225 1330 2.5 E 202211225 1330 2.5 E 202211225 1340 2.2 SEE 202211225 1340 2.2 SEE 202211225 1410 2.8 SE 202211225 1410 2.8 SE 202211225 1440 2.5 E 202211225 1440 2.5 E 202211225 1440 2.5 E 202211225 1440 2.5 E 202211225 1450 3.1 E 202211225 1550 2.8 E 202211225 1560 3.1 E 202211225 1560 3.1 E 202211225 1560 3.1 E 202211225 1600 3.3 E 202211225 1600 3.3 E 202211225 1600 3.3 E 202211225 1600 3.1 E 202211225 1600 3.2 E 202211225 1600 2.5 E 202211225 1700 2.5 E 202211	(ҮҮҮҮММВВ ННММ)	Wind Speed (m/s)	Wind Direction (From)
2021225 1210 3.3 ESE			
20211225 1220 3.3 E			
20211225 1230 2.8			
20212125 1240 2.8 E 20212125 1300 2.8 E E 20212125 1310 2.5 E E 20212125 1310 2.5 E E 20212125 1310 2.5 E 20212125 1330 1.7 E 20212125 1330 1.7 E 20212125 1340 2.2 ESE 20212125 1340 2.2 ESE 20212125 1440 2.2 ESE 20212125 1440 2.8 SE 20212125 1440 2.8 SE 20212125 1440 2.5 E 20212125 1440 2.5 E 20212125 1440 2.5 E 20212125 1450 3.1 SE 20212125 1450 3.1 E 20212125 1550 3.1 E 20212125 1550 3.1 E 20212125 1550 3.1 E 20212125 1550 3.3 E 20212125 1550 3.1 E 20212125 1550 3.3 E 20212125 1550 2.8 E 20212125 1550 2.8 E 20212125 1550 2.8 E 20212125 1550 2.8 E 20212125 1550 3.1 E 20212125 1550 2.8 E 20212125 1550 2.8 E 20212125 1550 2.8 E 20212125 1550 2.5 E 20212125 1550 2.5 E 20212125 1550 2.5 E 20212125 1550 2.5 E 20212125 1600 3.3 E 20212125 1600 3.3 E 20212125 1600 3.5 E 20212125 1600 2.5 E 20211225 1700 2.5			
20212125_1300 2.8			
20221225 1300 2.8			
20211225 1310			
20211225 1320			
20211225 1330 1.7			
20211225 1340			
20211225 1400 2.2 ESE			
20211225 1400 2.2 ESE			
20221225 1410 2.8 SE			
2021225_1420 3.3 SE			
2021225_1430			
2021225_1440	_		
2021225_1450 3.3 SE			
2021225_1500 3.1 E			
2021225_1510 3.1 ESE			
20221225_1530 3.3 E			
20221225_1530 3.3 E	20221225_1510	3.1	ESE
20221225_1550	20221225_1520	3.3	Е
2021225_1600 3.3 E	20221225_1530	3.3	Е
20221225_1600 3.3 E 20221225_1610 3.1 E 20221225_1620 2.5 E 20221225_1620 2.5 E 20221225_1630 2.8 ESE 20221225_1640 2.5 E 20221225_1700 2.5 ESE 20221225_1700 2.5 ESE 20221225_1710 2.2 ESE 20221225_1710 2.2 ESE 20221225_1720 1.9 SE 20221225_1730 2.2 SE 20221225_1730 2.2 SE 20221225_1740 1.7 SE 20221225_1750 1.4 SE 20221225_1750 1.4 SE 20221225_1810 0.8 SE 20221225_1820 1.1 SE 20221225_1820 1.1 SE 20221225_1830 1.9 SE 20221225_1840 2.2 SE 20221225_1840 2.2 SE 20221225_1850 2.2 SE 20221225_1900 2.2 SSE 20221225_1910 2.2 SSE 20221225_1930 2.2 SSE 20221225_1930 2.2 SSE 20221225_1940 2.2 SSE 20221225_1950 1.4 S SE 20221225_2000 0.3 -	20221225_1540	3.1	E
20221225_1620 3.1 E 20221225_1620 2.5 E 20221225_1630 2.8 ESE 20221225_1640 2.5 E 20221225_1700 2.5 ESE 20221225_1710 2.2 ESE 20221225_1720 1.9 SE 20221225_1730 2.2 SE 20221225_1750 1.4 SE 20221225_1750 1.4 SE 20221225_1800 1.4 SE 20221225_1810 0.8 SE 20221225_1820 1.1 SE 20221225_1830 1.9 SE 20221225_1840 2.2 SE 20221225_1840 2.2 SE 20221225_1900 2.2 SSE 20221225_1910 2.2 SSE 20221225_1920 2.5 SSE 20221225_1950 1.4 S 20221225_2000 1.1 SSE 20221225_2000 0.3 W 20221225_2000	20221225_1550	2.8	E
20221225_1620 2.5 E 20221225_1630 2.8 ESE 20221225_1640 2.5 E 20221225_1700 2.5 ESE 20221225_1710 2.2 ESE 20221225_1720 1.9 SE 20221225_1730 2.2 SE 20221225_1740 1.7 SE 20221225_1750 1.4 SE 20221225_1800 1.4 SE 20221225_1810 0.8 SE 20221225_1820 1.1 SE 20221225_1830 1.9 SE 20221225_1840 2.2 SE 20221225_1850 2.2 SE 20221225_1900 2.2 SSE 20221225_1910 2.2 SSE 20221225_1930 2.2 SSE 20221225_1940 2.2 SSE 20221225_1940 2.2 SSE 20221225_2000 1.1 SSE 20221225_2000 0.3 - 20221225_2000 </td <td>20221225_1600</td> <td>3.3</td> <td>E</td>	20221225_1600	3.3	E
20221225_1630 2.8 ESE 20221225_1640 2.5 E 20221225_1650 2.5 ESE 20221225_1700 2.5 ESE 20221225_1710 2.2 ESE 20221225_1730 2.2 SE 20221225_1740 1.7 SE 20221225_1750 1.4 SE 20221225_1800 1.4 SE 20221225_1810 0.8 SE 20221225_1830 1.1 SE 20221225_1830 1.9 SE 20221225_1840 2.2 SE 20221225_1840 2.2 SE 20221225_1900 2.2 SSE 20221225_1910 2.2 SSE 20221225_1920 2.5 SSE 20221225_1940 2.2 SSE 20221225_1950 1.4 S 20221225_2000 1.1 SSE 20221225_2000 1.1 SSE 20221225_2000 0.3 - 20221225_2050<	20221225_1610	3.1	E
20221225_1640 2.5 E 20221225_1650 2.5 ESE 20221225_1710 2.5 ESE 20221225_1710 2.2 ESE 20221225_1730 2.2 SE 20221225_1750 1.4 SE 20221225_1750 1.4 SE 20221225_1800 1.4 SE 20221225_1810 0.8 SE 20221225_1830 1.9 SE 20221225_1840 2.2 SE 20221225_1850 2.2 SE 20221225_1900 2.2 SSE 20221225_1910 2.2 SSE 20221225_1920 2.5 SSE 20221225_1930 2.2 SSE 20221225_1940 2.2 SSE 20221225_1950 1.4 S 20221225_1950 1.4 S 20221225_2000 1.1 SSE 20221225_2000 1.1 SSE 20221225_2000 0.3 N 20221225_2050 </td <td>20221225_1620</td> <td>2.5</td> <td>E</td>	20221225_1620	2.5	E
20221225_1650 2.5 ESE 20221225_1710 2.2 ESE 20221225_1710 2.2 ESE 20221225_1720 1.9 SE 20221225_1730 2.2 SE 20221225_1740 1.7 SE 20221225_1800 1.4 SE 20221225_1810 0.8 SE 20221225_1820 1.1 SE 20221225_1830 1.9 SE 20221225_1840 2.2 SE 20221225_1900 2.2 SSE 20221225_1900 2.2 SSE 20221225_1930 2.2 SSE 20221225_1940 2.2 SSE 20221225_1950 1.4 S 20221225_1950 1.4 S 20221225_2000 1.1 SSE 20221225_2000 1.1 SSE 20221225_2000 1.1 SSE 20221225_2000 1.7 ESE 20221225_2100 1.7 ESE 20221225_21	20221225 1630	2.8	ESE
20221225_1700 2.5 ESE 20221225_1710 2.2 ESE 20221225_1730 1.9 SE 20221225_1740 1.7 SE 20221225_1750 1.4 SE 20221225_1810 0.8 SE 20221225_1810 0.8 SE 20221225_1820 1.1 SE 20221225_1830 1.9 SE 20221225_1840 2.2 SE 20221225_1850 2.2 SE 20221225_1900 2.2 SSE 20221225_1910 2.2 SSE 20221225_1920 2.5 SSE 20221225_1930 2.2 SSE 20221225_1940 2.2 SSE 20221225_2000 1.4 S 20221225_2000 1.1 SSE 20221225_2000 0.3 W 20221225_2000 0.3 W 20221225_2000 1.7 ESE 20221225_2000 1.7 ESE 20221225_2100<	20221225 1640	2.5	E
20221225_1700 2.5 ESE 20221225_1710 2.2 ESE 20221225_1730 1.9 SE 20221225_1740 1.7 SE 20221225_1750 1.4 SE 20221225_1810 0.8 SE 20221225_1810 0.8 SE 20221225_1820 1.1 SE 20221225_1830 1.9 SE 20221225_1840 2.2 SE 20221225_1850 2.2 SE 20221225_1900 2.2 SSE 20221225_1910 2.2 SSE 20221225_1920 2.5 SSE 20221225_1930 2.2 SSE 20221225_1940 2.2 SSE 20221225_2000 1.4 S 20221225_2000 1.1 SSE 20221225_2000 0.3 W 20221225_2000 0.3 W 20221225_2000 1.7 ESE 20221225_2000 1.7 ESE 20221225_2100<	20221225 1650	2.5	ESE
20221225_1710 2.2 ESE 20221225_1720 1.9 SE 20221225_1730 2.2 SE 20221225_1740 1.7 SE 20221225_1800 1.4 SE 20221225_1810 0.8 SE 20221225_1830 1.1 SE 20221225_1840 2.2 SE 20221225_1850 2.2 SE 20221225_1840 2.2 SE 20221225_1850 2.2 SE 20221225_1900 2.2 SSE 20221225_1910 2.2 SSE 20221225_1930 2.5 SSE 20221225_1940 2.2 SSE 20221225_1940 2.2 SSE 20221225_2000 1.4 S 20221225_2000 0.3 W 20221225_2000 0.3 W 20221225_2000 0.3 SE 20221225_2100 1.7 ESE 20221225_2100 1.7 ESE 20221225_2100 <td></td> <td></td> <td></td>			
20221225_1720 1.9 SE 20221225_1730 2.2 SE 20221225_1750 1.4 SE 20221225_1800 1.4 SE 20221225_1810 0.8 SE 20221225_1820 1.1 SE 20221225_1830 1.9 SE 20221225_1840 2.2 SE 20221225_1900 2.2 SSE 20221225_1910 2.2 SSE 20221225_1900 2.2 SSE 20221225_1930 2.2 SSE 20221225_1940 2.2 SSE 20221225_1950 1.4 S 20221225_1950 1.4 S 20221225_2000 1.1 SSE 20221225_2000 1.1 SSE 20221225_2000 0.3 - 20221225_2000 1.7 ESE 20221225_2000 1.7 ESE 20221225_2000 1.7 ESE 20221225_2000 1.7 ESE 20221225_2100			
20221225_1730 2.2 SE 20221225_1740 1.7 SE 20221225_1750 1.4 SE 20221225_1800 1.4 SE 20221225_1810 0.8 SE 20221225_1830 1.1 SE 20221225_1830 1.9 SE 20221225_1840 2.2 SE 20221225_1900 2.2 SSE 20221225_1910 2.2 SSE 20221225_1920 2.5 SSE 20221225_1930 2.2 SSE 20221225_1940 2.2 SSE 20221225_1950 1.4 S 20221225_2000 1.1 SSE 20221225_2010 0.3 W 20221225_2030 0.8 SE 20221225_2040 1.4 ESE 20221225_2000 1.7 ESE 20221225_2100 1.7 ESE 20221225_2100 1.7 ESE 20221225_2100 1.7 ESE 20221225_210			
20221225_1740 1.7 SE 20221225_1750 1.4 SE 20221225_1800 1.4 SE 20221225_1810 0.8 SE 20221225_1820 1.1 SE 20221225_1830 1.9 SE 20221225_1850 2.2 SE 20221225_1900 2.2 SSE 20221225_1910 2.2 SSE 20221225_1930 2.2 SSE 20221225_1940 2.2 SSE 20221225_1940 2.2 SSE 20221225_1940 2.2 SSE 20221225_2000 1.4 S 20221225_2010 0.3 W 20221225_2040 1.1 SSE 20221225_2040 1.4 ESE 20221225_2040 1.7 ESE 20221225_2100 1.7 ESE 20221225_2100 1.7 ESE 20221225_2100 1.7 ESE 20221225_2100 1.7 ESE 20221225_2			
20221225_1750 1.4 SE 20221225_1800 1.4 SE 20221225_1810 0.8 SE 20221225_1830 1.1 SE 20221225_1840 2.2 SE 20221225_1840 2.2 SE 20221225_1900 2.2 SSE 20221225_1910 2.2 SSE 20221225_1920 2.5 SSE 20221225_1940 2.2 SSE 20221225_1940 2.2 SSE 20221225_1950 1.4 S 20221225_1950 1.4 S 20221225_2000 1.1 SSE 20221225_2010 0.3 W 20221225_2020 0.3 W 20221225_2040 1.4 ESE 20221225_2040 1.4 ESE 20221225_2100 1.7 ESE 20221225_2100 1.7 ESE 20221225_2100 1.7 ESE 20221225_2100 1.7 ESE 20221225_2100			
20221225_1800 1.4 SE 20221225_1810 0.8 SE 20221225_1820 1.1 SE 20221225_1830 1.9 SE 20221225_1840 2.2 SE 20221225_1850 2.2 SE 20221225_1900 2.2 SSE 20221225_1910 2.2 SSE 20221225_1920 2.5 SSE 20221225_1940 2.2 SSE 20221225_1950 1.4 S 20221225_2000 1.1 SSE 20221225_2010 0.3 W 20221225_2020 0.3 - 20221225_2030 0.8 SE 20221225_2040 1.4 ESE 20221225_2050 1.7 ESE 20221225_2100 1.7 SE 20221225_2100			
20221225_1810 0.8 SE 20221225_1820 1.1 SE 20221225_1830 1.9 SE 20221225_1850 2.2 SE 20221225_1900 2.2 SSE 20221225_1910 2.2 SSE 20221225_1910 2.2 SSE 20221225_1930 2.2 SSE 20221225_1940 2.2 SSE 20221225_1950 1.4 S 20221225_2000 1.1 SSE 20221225_2010 0.3 W 20221225_2020 0.3 - 20221225_2030 0.8 SE 20221225_2040 1.4 ESE 20221225_2050 1.7 ESE 20221225_2100 2.2 SE 20221225_2130 1.7 ESE 20221225_21			
20221225_1820 1.1 SE 20221225_1830 1.9 SE 20221225_1840 2.2 SE 20221225_1850 2.2 SE 20221225_1900 2.2 SSE 20221225_1910 2.2 SSE 20221225_1920 2.5 SSE 20221225_1940 2.2 SSE 20221225_1950 1.4 S 20221225_2000 1.1 SSE 20221225_2010 0.3 W 20221225_2020 0.3 - 20221225_2030 0.8 SE 20221225_2030 0.8 SE 20221225_2040 1.4 ESE 20221225_2050 1.7 ESE 20221225_2100 1.7 ESE 20221225_2100 2.2 SE 20221225_2100 1.7 ESE 20221225_2100 1.7 ESE 20221225_2100 2.2 SE 20221225_2100 1.7 ESE 20221225_2100			
20221225_1830 1.9 SE 20221225_1840 2.2 SE 20221225_1850 2.2 SE 20221225_1900 2.2 SSE 20221225_1910 2.2 SSE 20221225_1920 2.5 SSE 20221225_1930 2.2 SSE 20221225_1950 1.4 S 20221225_2000 1.1 SSE 20221225_2010 0.3 W 20221225_2030 0.8 SE 20221225_2040 1.4 ESE 20221225_2040 1.4 ESE 20221225_2050 1.7 ESE 20221225_2100 1.7 ESE 20221225_2140 1.4 ESE 20221225_2140 1.4 ESE 2022122	_		
20221225_1840 2.2 SE 20221225_1900 2.2 SSE 20221225_1910 2.2 SSE 20221225_1920 2.5 SSE 20221225_1930 2.2 SSE 20221225_1940 2.2 SSE 20221225_1950 1.4 S 20221225_2000 1.1 SSE 20221225_2010 0.3 W 20221225_2030 0.8 SE 20221225_2040 1.4 ESE 20221225_2040 1.7 ESE 20221225_2100 1.9 SE 202212			
20221225_1850 2.2 SE 20221225_1900 2.2 SSE 20221225_1910 2.2 SSE 20221225_1930 2.5 SSE 20221225_1940 2.2 SSE 20221225_1950 1.4 S 20221225_2000 1.1 SSE 20221225_2010 0.3 W 20221225_2030 0.8 SE 20221225_2040 1.4 ESE 20221225_2040 1.7 ESE 20221225_2050 1.7 ESE 20221225_2100 1.7 ESE 20221225_2110 2.2 ESE 20221225_2110 2.2 ESE 20221225_2120 2.2 SE 20221225_2130 1.7 SE 20221225_2140 1.4 ESE 20221225_2150 1.7 SE 20221225_2100 1.9 SE 20221225_2100 1.9 SE 20221225_2200 1.9 SE 20221225_22			
20221225_1900 2.2 SSE 20221225_1910 2.2 SSE 20221225_1920 2.5 SSE 20221225_1940 2.2 SSE 20221225_1950 1.4 S 20221225_2000 1.1 SSE 20221225_2010 0.3 W 20221225_2020 0.3 - 20221225_2040 1.4 ESE 20221225_2050 1.7 ESE 20221225_2050 1.7 ESE 20221225_2100 1.7 ESE 20221225_2120 2.2 SE 20221225_2130 1.7 SE 20221225_2100 1.7 ESE 20221225_2100 1.7 ESE 20221225_2100 1.7 ESE 20221225_2200 1.9 SE 20221225	_		
20221225_1910 2.2 SSE 20221225_1920 2.5 SSE 20221225_1930 2.2 SSE 20221225_1950 1.4 S 20221225_2000 1.1 SSE 20221225_2010 0.3 W 20221225_2020 0.3 - 20221225_2030 0.8 SE 20221225_2050 1.4 ESE 20221225_2050 1.7 ESE 20221225_2050 1.7 ESE 20221225_2100 1.7 ESE 20221225_2100 1.7 ESE 20221225_2100 2.2 SE 20221225_2100 1.7 ESE 20221225_2200 1.9 SE 20221225_2200 1.9 SE 20221225_2230<			
20221225_1920 2.5 SSE 20221225_1930 2.2 SSE 20221225_1940 2.2 SSE 20221225_1950 1.4 S 20221225_2010 0.3 W 20221225_2020 0.3 - 20221225_2030 0.8 SE 20221225_2040 1.4 ESE 20221225_2050 1.7 ESE 20221225_2100 1.7 ESE 20221225_2100 2.2 ESE 20221225_2100 2.2 SE 20221225_2130 1.7 SE 20221225_2130 1.7 SE 20221225_2140 1.4 ESE 20221225_2150 1.7 ESE 20221225_2100 1.7 ESE 20221225_2200 1.9 SE 20221225_2210 2.2 SE 20221225_2210 2.2 SE 20221225_2200 2.5 SE 20221225_2230 2.2 SE 20221225_2250<			
20221225_1930 2.2 SSE 20221225_1940 2.2 SSE 20221225_1950 1.4 S 20221225_2000 1.1 SSE 20221225_2010 0.3 W 20221225_2020 0.3 - 20221225_2030 0.8 SE 20221225_2050 1.7 ESE 20221225_2100 1.7 ESE 20221225_2100 1.7 ESE 20221225_2100 2.2 SE 20221225_2100 2.2 SE 20221225_2130 1.7 SE 20221225_2140 1.4 ESE 20221225_2140 1.4 ESE 20221225_2150 1.7 ESE 20221225_2210 2.2 SE 20221225_2210 2.2 SE 20221225_2210 2.2 SE 20221225_2220 2.5 SE 20221225_2230 2.2 SE 20221225_2250 2.2 SE 20221225_2300 </td <td></td> <td></td> <td></td>			
20221225_1940 2.2 SSE 20221225_1950 1.4 S 20221225_2000 1.1 SSE 20221225_2010 0.3 W 20221225_2030 0.8 SE 20221225_2040 1.4 ESE 20221225_2050 1.7 ESE 20221225_2100 1.7 ESE 20221225_2110 2.2 ESE 20221225_2120 2.2 SE 20221225_2130 1.7 SE 20221225_2140 1.4 ESE 20221225_2140 1.4 ESE 20221225_2150 1.7 ESE 20221225_2200 1.9 SE 20221225_2210 2.2 SE 20221225_2210 2.2 SE 20221225_2230 2.2 SE 20221225_2230 2.2 SE 20221225_2300 2.2 SE 20221225_2310 2.2 SE 20221225_2330 2.2 SE 20221225_2330<			
20221225_1950 1.4 S 20221225_2000 1.1 SSE 20221225_2010 0.3 W 20221225_2030 0.8 SE 20221225_2040 1.4 ESE 20221225_2050 1.7 ESE 20221225_2100 1.7 ESE 20221225_2110 2.2 ESE 20221225_2120 2.2 SE 20221225_2130 1.7 SE 20221225_2140 1.4 ESE 20221225_2140 1.4 ESE 20221225_2150 1.7 ESE 20221225_2100 1.9 SE 20221225_2200 1.9 SE 20221225_2210 2.2 SE 20221225_2200 2.5 SE 20221225_2230 2.2 SE 20221225_2300 2.2 SE 20221225_2300 2.2 SE 20221225_2310 2.2 SE 20221225_2330 2.2 SE 20221225_2330 </td <td>20221225_1930</td> <td>2.2</td> <td></td>	20221225_1930	2.2	
20221225_2000 1.1 SSE 20221225_2010 0.3 W 20221225_2020 0.3 - 20221225_2040 1.4 ESE 20221225_2050 1.7 ESE 20221225_2100 1.7 ESE 20221225_2110 2.2 ESE 20221225_2120 2.2 SE 20221225_2130 1.7 SE 20221225_2140 1.4 ESE 20221225_2150 1.7 ESE 20221225_2150 1.7 ESE 20221225_2200 1.9 SE 20221225_2200 1.9 SE 20221225_2200 2.2 SE 20221225_2230 2.2 SE 20221225_2230 2.2 SE 20221225_2300 2.2 SE 20221225_2300 2.2 SE 20221225_2310 2.2 SE 20221225_2310 2.2 SE 20221225_2330 2.2 SE 20221225_2330 </td <td>20221225_1940</td> <td>2.2</td> <td>SSE</td>	20221225_1940	2.2	SSE
20221225_2010 0.3 W 20221225_2020 0.3 - 20221225_2040 1.4 ESE 20221225_2050 1.7 ESE 20221225_2100 1.7 ESE 20221225_2110 2.2 ESE 20221225_2120 2.2 SE 20221225_2130 1.7 SE 20221225_2140 1.4 ESE 20221225_2150 1.7 ESE 20221225_2150 1.7 ESE 20221225_2200 1.9 SE 20221225_2210 2.2 SE 20221225_2210 2.2 SE 20221225_2230 2.2 SE 20221225_2230 2.2 SE 20221225_2300 2.2 SE 20221225_2300 2.2 SE 20221225_2310 2.2 SE 20221225_2310 2.2 SE 20221225_2330 2.5 SE 20221225_2330 2.5 SE 20221225_2330 <td>20221225_1950</td> <td>1.4</td> <td>S</td>	20221225_1950	1.4	S
20221225_2020 0.3 - 20221225_2030 0.8 SE 20221225_2040 1.4 ESE 20221225_2050 1.7 ESE 20221225_2100 1.7 ESE 20221225_2110 2.2 ESE 20221225_2120 2.2 SE 20221225_2130 1.7 SE 20221225_2140 1.4 ESE 20221225_2150 1.7 ESE 20221225_2200 1.9 SE 20221225_2210 2.2 SE 20221225_2210 2.2 SE 20221225_2200 2.5 SE 20221225_2200 2.5 SE 20221225_2240 2.5 SE 20221225_2240 2.5 SE 20221225_2300 2.2 SE 20221225_2310 2.2 SE 20221225_2320 2.5 SE 20221225_2330 2.2 SE 20221225_2330 2.2 SE 20221225_2330 <td>20221225_2000</td> <td>1.1</td> <td>SSE</td>	20221225_2000	1.1	SSE
20221225_2030 0.8 SE 20221225_2040 1.4 ESE 20221225_2050 1.7 ESE 20221225_2100 1.7 ESE 20221225_2110 2.2 ESE 20221225_2120 2.2 SE 20221225_2130 1.7 SE 20221225_2140 1.4 ESE 20221225_2150 1.7 ESE 20221225_2200 1.9 SE 20221225_2210 2.2 SE 20221225_2210 2.2 SE 20221225_2200 2.5 SE 20221225_2200 2.5 SE 20221225_2240 2.5 SE 20221225_2240 2.5 SE 20221225_2300 2.2 SE 20221225_2310 2.2 SE 20221225_2310 2.2 SE 20221225_2330 2.5 SE 20221225_2330 2.5 SE 20221225_2330 2.5 SE 20221225_2330 </td <td>20221225_2010</td> <td>0.3</td> <td>W</td>	20221225_2010	0.3	W
20221225_2040 1.4 ESE 20221225_2050 1.7 ESE 20221225_2100 1.7 ESE 20221225_2110 2.2 ESE 20221225_2120 2.2 SE 20221225_2130 1.7 SE 20221225_2140 1.4 ESE 20221225_2150 1.7 ESE 20221225_2200 1.9 SE 20221225_2210 2.2 SE 20221225_2200 2.5 SE 20221225_2200 2.5 SE 20221225_2200 2.5 SE 20221225_2230 2.2 SE 20221225_2240 2.5 SE 20221225_2250 2.2 SE 20221225_2300 2.2 SE 20221225_2310 2.2 SE 20221225_2330 2.5 SE 20221225_2330 2.5 SE 20221225_2340 1.7 SE	20221225_2020	0.3	
20221225_2050 1.7 ESE 20221225_2100 1.7 ESE 20221225_2110 2.2 ESE 20221225_2120 2.2 SE 20221225_2130 1.7 SE 20221225_2140 1.4 ESE 20221225_2150 1.7 ESE 20221225_2200 1.9 SE 20221225_2210 2.2 SE 20221225_2210 2.2 SE 20221225_2200 2.5 SE 20221225_2230 2.2 SE 20221225_2250 2.5 SE 20221225_2300 2.2 SE 20221225_2310 2.2 SE 20221225_2310 2.2 SE 20221225_2330 2.5 SE 20221225_2330 2.5 SE 20221225_2340 1.7 SE	20221225_2030	0.8	SE
20221225_2100 1.7 ESE 20221225_2110 2.2 ESE 20221225_2120 2.2 SE 20221225_2130 1.7 SE 20221225_2140 1.4 ESE 20221225_2150 1.7 ESE 20221225_2200 1.9 SE 20221225_2210 2.2 SE 20221225_2200 2.5 SE 20221225_2230 2.2 SE 20221225_2230 2.2 SE 20221225_2250 2.2 SE 20221225_2300 2.2 SE 20221225_2310 2.2 SE 20221225_2310 2.2 SE 20221225_2330 2.5 SE 20221225_2330 2.5 SE 20221225_2340 1.7 SE	20221225_2040	1.4	ESE
20221225_2110 2.2 ESE 20221225_2120 2.2 SE 20221225_2130 1.7 SE 20221225_2140 1.4 ESE 20221225_2150 1.7 ESE 20221225_2200 1.9 SE 20221225_2210 2.2 SE 20221225_2220 2.5 SE 20221225_2230 2.2 SE 20221225_2240 2.5 SE 20221225_2300 2.2 SE 20221225_2300 2.2 SE 20221225_2310 2.2 SE 20221225_2320 2.5 SE 20221225_2330 2.5 SE 20221225_2340 1.7 SE	20221225_2050	1.7	ESE
20221225_2120 2.2 SE 20221225_2130 1.7 SE 20221225_2140 1.4 ESE 20221225_2150 1.7 ESE 20221225_2200 1.9 SE 20221225_2210 2.2 SE 20221225_2220 2.5 SE 20221225_2230 2.2 SE 20221225_2240 2.5 SE 20221225_2250 2.2 SE 20221225_2300 2.2 SE 20221225_2310 2.2 SE 20221225_2320 2.5 SE 20221225_2330 2.5 SE 20221225_2340 1.7 SE	20221225_2100	1.7	ESE
20221225_2120 2.2 SE 20221225_2130 1.7 SE 20221225_2140 1.4 ESE 20221225_2150 1.7 ESE 20221225_2200 1.9 SE 20221225_2210 2.2 SE 20221225_2220 2.5 SE 20221225_2230 2.2 SE 20221225_2240 2.5 SE 20221225_2250 2.2 SE 20221225_2300 2.2 SE 20221225_2310 2.2 SE 20221225_2320 2.5 SE 20221225_2330 2.5 SE 20221225_2340 1.7 SE	20221225_2110	2.2	ESE
20221225_2130 1.7 SE 20221225_2140 1.4 ESE 20221225_2150 1.7 ESE 20221225_2200 1.9 SE 20221225_2210 2.2 SE 20221225_2220 2.5 SE 20221225_2230 2.2 SE 20221225_2240 2.5 SE 20221225_2250 2.2 SE 20221225_2300 2.2 SE 20221225_2310 2.2 SE 20221225_2320 2.5 SE 20221225_2330 2.5 SE 20221225_2340 1.7 SE			
20221225_2140 1.4 ESE 20221225_2150 1.7 ESE 20221225_2200 1.9 SE 20221225_2210 2.2 SE 20221225_2220 2.5 SE 20221225_2230 2.2 SE 20221225_2240 2.5 SE 20221225_2250 2.2 SE 20221225_2300 2.2 SE 20221225_2310 2.2 SE 20221225_2320 2.5 SE 20221225_2330 2.5 SE 20221225_2340 1.7 SE			
20221225_2150 1.7 ESE 20221225_2200 1.9 SE 20221225_2210 2.2 SE 20221225_2220 2.5 SE 20221225_2230 2.2 SE 20221225_2240 2.5 SE 20221225_2250 2.2 SE 20221225_2300 2.2 SE 20221225_2310 2.2 SE 20221225_2320 2.5 SE 20221225_2330 2.5 SE 20221225_2340 1.7 SE	20221225 2140	1.4	ESE
20221225_2200 1.9 SE 20221225_2210 2.2 SE 20221225_2220 2.5 SE 20221225_2230 2.2 SE 20221225_2240 2.5 SE 20221225_2250 2.2 SE 20221225_2300 2.2 SE 20221225_2310 2.2 SE 20221225_2320 2.5 SE 20221225_2330 2.5 SE 20221225_2340 1.7 SE			
20221225_2210 2.2 SE 20221225_2220 2.5 SE 20221225_2230 2.2 SE 20221225_2240 2.5 SE 20221225_2250 2.2 SE 20221225_2300 2.2 SE 20221225_2310 2.2 SE 20221225_2320 2.5 SE 20221225_2330 2.5 SE 20221225_2340 1.7 SE			
20221225_2220 2.5 SE 20221225_2230 2.2 SE 20221225_2240 2.5 SE 20221225_2250 2.2 SE 20221225_2300 2.2 SE 20221225_2310 2.2 SE 20221225_2320 2.5 SE 20221225_2330 2.5 SE 20221225_2340 1.7 SE			
20221225_2230 2.2 SE 20221225_2240 2.5 SE 20221225_2250 2.2 SE 20221225_2300 2.2 SE 20221225_2310 2.2 SE 20221225_2320 2.5 SE 20221225_2330 2.5 SE 20221225_2340 1.7 SE			
20221225_2240 2.5 SE 20221225_2250 2.2 SE 20221225_2300 2.2 SE 20221225_2310 2.2 SE 20221225_2320 2.5 SE 20221225_2330 2.5 SE 20221225_2340 1.7 SE			
20221225_2250 2.2 SE 20221225_2300 2.2 SE 20221225_2310 2.2 SE 20221225_2320 2.5 SE 20221225_2330 2.5 SE 20221225_2340 1.7 SE			
20221225_2300 2.2 SE 20221225_2310 2.2 SE 20221225_2320 2.5 SE 20221225_2330 2.5 SE 20221225_2340 1.7 SE			
20221225_2310 2.2 SE 20221225_2320 2.5 SE 20221225_2330 2.5 SE 20221225_2340 1.7 SE			
20221225_2320 2.5 SE 20221225_2330 2.5 SE 20221225_2340 1.7 SE			
20221225_2330 2.5 SE 20221225_2340 1.7 SE			
20221225_2340 1.7 SE			
	20221225_2350	2.5	SE

Date & Time		
(YYYYMMBB_HHMM)	Wind Speed (m/s)	Wind Direction (From)
20221226 0000	1.7	SE
20221226 0010	2.2	SE
20221226 0020	2.2	SE
20221226_0020	2.2	SE
20221226_0030	1.7	SE
20221226_0040	1.7	ESE
20221226 0050	1.4	ESE
20221226 0100	1.1	E
	 	
20221226_0110	1.1	E
20221226_0120	1.1	E
20221226_0130	0.3	ESE
20221226 0140	0.8	Е
20221226 0150	0.8	E
20221226 0200	0.3	ESE
	<u> </u>	
20221226_0210	0.6	ESE
20221226_0220	0.3	ESE
20221226_0230	0.3	WNW
20221226 0240	0	N
20221226 0250	0	N
20221226_0300	0.3	SW
20221226_0310	0.3	-
20221226_0320	0	N
20221226_0330	0.3	SSW
20221226 0340	0.6	SW
20221226_0350	0.3	SW
20221226_0400	0.3	WSW
20221226_0410	0.8	WSW
20221226 0420	0.3	WSW
20221226 0430	0.3	-
	0.8	ESE
20221226_0440		
20221226_0450	1.9	E
20221226_0500	1.9	ESE
20221226 0510	1.4	SE
20221226 0520	0.6	SE
20221226 0530	0.3	-
20221226_0540	0.3	-
20221226_0550	1.4	ESE
20221226_0600	1.4	ESE
20221226 0610	1.7	SE
20221226 0620	1.1	SE
	 	
20221226_0630	1.1	SE
20221226_0640	0.8	ESE
20221226_0650	1.1	ESE
20221226 0700	0.8	ESE
20221226 0710	0.8	SE
20221226 0720	0.6	SSE
	<u> </u>	
20221226_0730	0.3	NW
20221226_0740	0	N
20221226_0750	0.8	SE
20221226 0800	1.1	SE
20221226 0810	1.1	SE
		SE
20221226_0820	0.8	
20221226_0830	1.4	ESE
20221226_0840	2.2	ESE
20221226_0850	2.5	ESE
20221226_0900	1.7	E
20221226 0910	3.1	E E
20221226_0920	2.8	E
20221226_0930	3.1	ESE
20221226_0940	3.3	ESE
20221226_0950	2.5	ESE
20221226 1000	2.8	E
20221226_1000		E
	2.8	
20221226_1020	2.8	E
20221226_1030	2.5	E
20221226_1040	2.5	Е
20221226 1050	2.2	ENE
20221226_1100	2.5	E
20221226_1110	2.8	ESE
20221226_1120	2.8	E
20221226_1130	3.1	E
20221226 1140	2.5	E
20221226 1150	2.5	E E
-0221220_1130	2.5	

Date & Time		
(YYYYMMBB_HHMM)	Wind Speed (m/s)	Wind Direction (From)
20221226_1200	1.4	ESE
20221226_1210	2.5	SE
20221226_1220	1.4	SE
20221226_1230	2.2	E
20221226_1240	2.5	ESE
20221226_1250	2.5	ESE
20221226_1300	2.5	E
20221226_1310	2.8	ESE
20221226_1320	2.5	SE
20221226_1330	2.8	ESE
20221226_1340	2.8	ESE
20221226_1350	2.5	E
20221226_1400	1.7	E
20221226_1410	0.8	<u> </u>
20221226_1420	1.1	E N
20221226_1430	1.4	N
20221226_1440	1.7	
20221226_1450	2.2	N N
20221226_1500	1.7	NNW
20221226_1510	1.7	NNE
20221226_1520	0.6	ENE ENE
20221226_1530	1.1	ENE
20221226_1540	1.4	ESE
20221226_1550	2.2	E
20221226_1600	2.8	E
20221226_1610	2.8	ESE
20221226_1620	2.5	ESE
20221226_1630 20221226_1640	2.5 3.1	ESE
20221226_1640	2.5	ESE
		ESE
20221226_1700	2.2	ESE
20221226_1710	2.8	ESE
20221226_1720	2.2	ESE
20221226_1730	1.7	ESE
20221226_1740	2.2	ESE
20221226_1750	2.2	ESE
20221226_1800	1.7	ESE
20221226_1810	1.7	ESE
20221226_1820	1.9	ESE
20221226_1830	1.7	ESE
20221226_1840	0.8 1.1	- SSE
20221226_1850		SE
20221226_1900	0.8	
20221226_1910	0.3	SSE
20221226_1920 20221226_1930	0.8 1.1	S
20221226_1930		SSE SSE
20221226_1940	0.8	SSE
20221226_1930	1.4	SSE
20221226_2000		
20221226_2010	2.2 1.1	SSE SSE
20221226_2020	1.1	S S
20221226_2030	1.7	S
20221226_2040	1.7	S
20221226_2000	1.7	S
20221226_2100	1.4	S
20221226_2110	1.7	S
20221226_2120	1.7	SSW
20221226_2140	1.1	SSW
20221226_2140	1.1	S
20221226_2130	1.9	S
20221226_2200	0.8	<u> </u>
20221226_2210	0.8	S
20221226_2220	0.6	SSE
20221226_2230	0.8	SSE
20221226_2240	0.8	ENE ENE
20221226_2300	0.6	SE
20221226_2310	0.8	SE SE
20221226_2310	1.4	S
	1.4	
20221226_2330 20221226_2340	1.4	<u> </u>
20221226_2340	1.4	S
20221220_2330	1.4	J

	1	
Date & Time) NO 10 1/ /)	W. 15: .: /5 \
(YYYYMMBB_HHMM)	Wind Speed (m/s)	Wind Direction (From)
20221227_0000	1.1	S
20221227_0010	0.3	SSW
20221227_0020	0.3	SW
20221227_0020	0.3	SW
20221227_0030	0	N
20221227_0040	0.3	WSW
20221227_0050	0	N N
20221227_0100	0	N
20221227_0110	0.3	E
20221227_0120	0	N
20221227_0130	0.6	SW
20221227_0140	1.1	SW
20221227_0150	0.8	SSW
20221227_0200	0.8	ESE
20221227_0210	1.7	E
20221227_0220	1.7	E
20221227_0230	2.2	ESE
20221227_0240	1.7	ESE
20221227_0250	1.7	ESE
20221227_0300	0.8	ESE
20221227_0310	0.3	N
20221227_0320	0	N
20221227_0330	0.3	NNE
20221227_0340	0.8	NNE
20221227_0350	1.1	NNE
20221227_0400	0.8	NNE
20221227_0410	0.3	NNE
20221227_0420	0	N
20221227_0430	0	N
20221227_0440	0.3	-
20221227_0450	0.3	SW
20221227_0500	0.3	SSW
20221227_0510	0	N
20221227_0520	0.3	WNW
20221227_0530	0	N
20221227_0540	0.3	SSE
20221227_0550	0	N
20221227_0600	0	N
20221227_0610	0	N
20221227_0620	0	N
20221227_0630	0	N
20221227_0640	0	N
20221227_0650	0	N
20221227_0700	0	N
20221227_0710	0	N
20221227_0720	0	N
20221227_0730	0	N
20221227_0740	0	N
20221227_0750	0	N
20221227_0800	0	N
20221227_0810	0	N
20221227_0820	0	N
20221227_0830	0.3	NE
20221227_0840	0	N
20221227_0850	0	N
20221227_0900	0.3	-
20221227_0910	1.4	ENE
20221227_0920	1.7	ENE
20221227_0930	1.1	-
20221227_0940	1.9	N
20221227_0950	1.4	N
20221227_1000	0.8	N
20221227_1010	0.8	N
20221227_1020	1.7	ESE
20221227_1030	2.5	ESE
20221227_1040	3.3	ESE
20221227_1050	3.1	E
20221227_1100	3.1	ESE
20221227_1110	3.1	ESE
20221227_1120	2.8	E
20221227_1130	3.3	E
20221227_1140	3.1	E
20221227_1150	3.9	E

Date & Time		
(YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (From)
20221227 1200	3.1	E
20221227 1210	3.3	ENE
20221227 1220	2.8	ESE
20221227 1230	3.3	ESE
20221227_1240	3.3	ESE
20221227_1240	3.1	ESE
20221227_1230	3.3	ESE
20221227_1300	2.5	ESE
20221227_1320	2.8	ESE
20221227_1330	2.2	SE
20221227_1340	2.2	ESE
20221227_1350	3.1	ESE
20221227_1400	2.5	ESE
20221227_1410	1.7	ESE
20221227_1420	2.8	E
20221227_1430	1.7	E
20221227_1440	2.2	ESE
20221227_1450	2.5	-
20221227_1500	3.1	E
20221227_1510	2.2	ESE
20221227_1520	2.8	SE
20221227_1530	3.1	SSE
20221227_1540	3.6	SSE
20221227_1550	3.3	SSE
20221227 1600	3.1	SSE
20221227 1610	2.8	SSE
20221227 1620	1.7	SE
20221227 1630	1.7	E
20221227_1640	1.9	ESE
20221227_1650	1.7	SE
20221227_1030	1.9	ESE
20221227_1700	1.7	ESE
20221227_1720	1.4	ESE
20221227_1730	1.4	ESE
20221227_1740	2.2	ESE
20221227_1750	1.7	ESE
20221227_1800	1.7	ESE
20221227_1810	2.5	ESE
20221227_1820	2.5	ESE
20221227_1830	2.5	ESE
20221227_1840	2.2	ESE
20221227_1850	2.5	ESE
20221227_1900	2.8	ESE
20221227_1910	2.5	SE
20221227_1920	1.7	ESE
20221227_1930	1.7	ESE
20221227 1940	1.7	SE
20221227 1950	1.4	SE
20221227_2000	0.8	SE
20221227 2010	0.6	NNW
20221227 2020	0.8	WSW
20221227 2030	0.6	WNW
20221227_2030	0.3	-
20221227_2040	1.4	ESE
20221227_2030	1.4	ESE
20221227_2100	1.4	ESE
20221227_2120	1.7	ESE
20221227_2130	1.7	ESE
20221227_2140	1.7	ESE
20221227_2150	1.7	SE
20221227_2200	1.7	SE
20221227_2210	1.7	SE
20221227_2220	1.7	SE
20221227_2230	1.7	ESE
20221227_2240	1.7	ESE
20221227_2250	1.7	ESE
20221227_2300	1.4	ESE
20221227_2310	1.4	ESE
20221227_2320	1.1	ESE
20221227_2330	1.7	E
20221227_2340	1.7	ESE
20221227 2350	1.7	ESE
		•

	· · · · · · · · · · · · · · · · · · ·	
Date & Time		
(YYYYMMBB_HHMM)	Wind Speed (m/s)	Wind Direction (From)
20221228 0000	1.7	ESE
20221228 0010	1.7	ESE
20221228 0020	1.4	ESE
20221228_0020	1.4	ESE
20221228_0030	1.9	ESE
20221228 0040	2.2	E
20221228 0050	2.2	E
20221228_0100	2.8	ESE
20221228_0110	2.5	E
20221228_0120	2.2	E
20221228 0130	2.8	Е
20221228 0140	2.8	ESE
20221228 0150	2.5	ESE
20221228_0200	1.7	E
20221228_0210	1.7	ESE
20221228 0220	1.7	ESE
20221228 0230	1.7	ESE
20221228_0240	1.7	ESE
20221228_0250	1.7	ESE
20221228_0300	1.7	SE
20221228 0310	1.4	ESE
20221228 0320	0.3	-
20221228_0330	0.8	ESE
20221228_0340	0.6	ENE
20221228_0350	0.3	ENE
20221228 0400	0.3	-
20221228 0410	0	N
20221228_0420	0	N
20221228_0430	0	N
20221228 0440	0	N
20221228 0450	0.3	SW
		N N
20221228_0500	0	
20221228_0510	0	N
20221228_0520	0	N
20221228 0530	0.3	-
20221228 0540	0	N
20221228_0550	0	N
20221228_0600	0	N
20221228_0610	0	N
20221228 0620	0	N
20221228 0630	0	N
20221228_0640	0	N
20221228_0650	0	N
20221228_0700	0.3	NW
20221228 0710	0	N
20221228 0720	0	N
20221228_0730	0	N
20221228_0740	0	N
20221228_0750	0	N
20221228 0800	0	N
20221228 0810	0	N
20221228_0820	0.3	SSE
20221228_0830	0.3	SE
20221228_0840	0	N
20221228_0850	0	N
20221228 0900	0	N
	 	
20221228_0910	0.3	NE
20221228_0920	1.1	N
20221228_0930	0.6	NNE
20221228_0940	0.6	NW
20221228 0950	0.8	-
	1.4	NNW
20221228_1000		
20221228_1010	1.1	NW
20221228_1020	1.4	N
20221228_1030	1.7	NNW
20221228 1040	1.4	NNW
	2.2	NNE
20221228_1050		
20221228_1100	2.5	N
20221228_1110	2.8	N
20221228_1120	3.3	N
20221228 1130	3.9	NNE
20221228_1140	3.1	N
20221228_1150	4.4	NNE

Date & Time		
(YYYYMMBB_HHMM)	Wind Speed (m/s)	Wind Direction (From)
20221228_1200	3.3	NNE
20221228_1210	3.9	N NNE
20221228_1220	3.3 3.1	NNE
20221228_1230 20221228 1240		N N
20221228_1240	3.1 3.6	N N
20221228_1230	3.6	N N
20221228_1300	4.2	NNE
20221228_1310	3.9	NNE
20221228_1330	4.7	NNE
20221228 1340	4.4	NNE
20221228 1350	3.9	NNE
20221228 1400	3.3	N
20221228 1410	4.4	NNE
20221228 1420	4.2	NNE
20221228_1430	3.9	NNE
20221228_1440	3.6	NNE
20221228_1450	3.3	NNE
20221228_1500	2.8	N
20221228_1510	3.9	NNE
20221228_1520	3.3	N
20221228_1530	3.3	NNE
20221228_1540	3.3	NNE
20221228_1550	3.1	N
20221228_1600	3.3	NNE
20221228_1610	3.3	NNE
20221228_1620	2.5	NNE
20221228_1630	2.2	NNE
20221228_1640	2.2	N
20221228_1650	2.2	N
20221228_1700	2.2	N
20221228_1710	1.7	N
20221228_1720	1.1	N
20221228_1730	0.8	NNE
20221228_1740	0.6	N
20221228_1750	0.3	SE
20221228_1800	0	N
20221228_1810	0	N
20221228_1820	0.3	SE
20221228_1830	0	N
20221228_1840	0.3	SW
20221228_1850	0.3	SSE
20221228_1900	0	N
20221228_1910	0.3	-
20221228_1920	0.3	SW
20221228_1930	0.3	SW
20221228_1940 20221228 1950	0.3	SSW
20221228_1930	0.3	N
20221228_2000		
20221228_2010	0.3	SSW SSE
20221228_2030	0.3	SSE
20221228_2030	0.3	S S
20221228_2040	0.3	SSE
20221228_2100	0.3	N N
20221228_2110	0.3	W
20221228 2120	0.3	NW
20221228 2130	0.3	SE
20221228_2140	0.3	-
20221228 2150	0	N
20221228_2200	0.3	NW
20221228 2210	0.3	-
20221228 2220	0.3	SSW
20221228_2230	0.3	SSE
20221228_2240	0	N
20221228 2250	0	N
20221228_2300	0	N
20221228_2310	0	N
20221228_2320	0	N
20221228_2330	0	N
20221228_2340	0	N
20221228_2350	0	N

Date & Time		
(YYYYMMBB_HHMM)	Wind Speed (m/s)	Wind Direction (From)
20221229_0000	0	N
20221229_0010	0.3	NNW
20221229_0020	1.1	NNW
20221229 0020	1.1	NNW
20221229 0030	1.7	N
20221229 0040	1.4	NNE
20221229 0050	0.8	N
		NNW
20221229_0100	0.3	
20221229_0110	0.8	N
20221229_0120	0.8	N
20221229_0130	1.1	N
20221229_0140	1.7	N
20221229_0150	1.7	N
20221229_0200	1.4	N
20221229_0210	2.2	N
20221229 0220	1.7	N
20221229 0230	2.2	NNE
20221229 0240	1.7	NNE
20221229 0250	0.8	E
20221229_0300	0.3	ESE
20221229_0310	0	N C
20221229_0320	0.3	S
20221229_0330	0.3	SSW
20221229_0340	0.3	WSW
20221229_0350	1.4	WNW
20221229_0400	1.4	N
20221229_0410	2.2	N
20221229 0420	2.5	N
20221229 0430	2.5	N
20221229 0440	2.8	NNE
20221229 0450	0.8	NE
20221229 0500	2.2	N N
20221229_0500	3.3	N N
20221229_0520	3.9	N
20221229_0530	3.1	N
20221229_0540	3.3	N
20221229_0550	3.3	N
20221229_0600	4.7	N
20221229_0610	4.7	N
20221229_0620	3.9	N
20221229_0630	3.3	N
20221229 0640	4.2	N
20221229 0650	3.3	N
20221229 0700	1.4	N
20221229 0710	1.1	NNW
20221229_0720	2.8	NNE
20221229_0720	2.5	N
20221229_0730	3.1	N N
20221229_0750	2.2	N
20221229_0800	2.2	N N
20221229_0810	2.8	N
20221229_0820	3.1	N
20221229_0830	3.9	N
20221229_0840	3.3	NNE
20221229_0850	2.2	N
20221229_0900	2.2	NNE
20221229_0910	1.1	E
20221229_0920	1.4	SE
20221229 0930	0.6	SSE
20221229 0940	1.1	S
20221229_0950	0.3	NW
20221229_1000	1.1	NNW
		NNW
20221229_1010	1.4	
20221229_1020	1.7	NNW
20221229_1030	2.2	NNW
20221229_1040	2.8	N
20221229_1050	3.1	N
20221229_1100	3.3	N
20221229_1110	3.3	N
20221229_1120	2.5	N
20221229 1130	3.9	N
20221229 1140	3.9	N
20221229 1150	4.2	N
	7.4	IV

Date & Time		
(YYYYMMBB HHMM)	Wind Speed (m/s)	Wind Direction (From)
20221229 1200	3.3	N
20221229 1210	3.3	N
20221229 1220	4.2	N
20221229 1230	2.8	N
20221229 1240	4.7	N
20221229 1250	4.7	N
20221229 1300	5	N
20221229_1310	3.9	N
20221229_1320 20221229_1330	4.4	N
	4.2	N
20221229_1340	3.6	N
20221229_1350	5	N
20221229_1400	4.7	NNE
20221229_1410	3.9	N
20221229_1420	3.3	N
20221229_1430	2.5	N
20221229_1440	2.5	N
20221229_1450	3.3	N
20221229_1500	2.8	N
20221229_1510	3.1	N
20221229_1520	2.8	N
20221229_1530	3.3	N
20221229_1540	3.3	N
20221229_1550	2.8	N
20221229 1600	2.8	N
20221229 1610	3.3	N
20221229 1620	2.8	N
20221229 1630	1.7	N
20221229 1640	2.2	N
20221229 1650	1.9	N
20221229_1700	2.2	N
20221229_1700	2.5	N N
20221229_1720	2.2	N
20221229_1730	2.2	N
20221229_1740	1.9	N
20221229_1750	2.2	N
20221229_1800	1.7	N
20221229_1810	1.9	N
20221229_1820	1.7	NNW
20221229_1830	1.7	NNW
20221229_1840	1.4	NNW
20221229_1850	1.4	NNW
20221229_1900	1.4	NNW
20221229_1910	1.4	NNW
20221229_1920	0.8	NNW
20221229_1930	0.3	N
20221229 1940	0.3	NW
20221229 1950	0	N
20221229_2000	0.8	WNW
20221229 2010	0.8	WNW
20221229_2020	0.3	-
20221229 2030	0.3	NW
20221229 2040	0.8	N
20221229_2040	0.3	-
20221229_2030	0.3	- S
20221229_2100	0.6	SSE
20221229_2120	1.4	NNE N
20221229_2130	2.5	
20221229_2140	1.4	ESE
20221229_2150	0.6	SSE
20221229_2200	0.3	-
20221229_2210	0	N
20221229_2220	0.8	NNE
20221229_2230	2.2	NNE
20221229_2240	2.2	NNE
20221229_2250	1.1	NE
20221229_2300	1.1	NE
20221229_2310	1.4	NNE
20221229_2320	2.5	N
20221229_2330	3.3	N
20221229_2340	3.6	N
20221229 2350	3.9	N
		•

	· · · · · · · · · · · · · · · · · · ·	
Date & Time	\ \\ \\ \\ \\ \\ \\ \\ \\ \\ \\ \\ \\ \	W. 15: .: /5 \
(YYYYMMBB_HHMM)	Wind Speed (m/s)	Wind Direction (From)
20221230_0000	3.3	NNE
20221230_0010	1.7	NNE
20221230_0020	3.3	NNE
20221230_0020	3.3	NNE
20221230_0030	3.6	N
20221230_0040	4.2	N
20221230_0050	3.3	N
20221230_0100	2.8	N
20221230_0110	2.5	NNW
20221230_0120	2.8	NNW
20221230_0130	3.1	NNW
20221230_0140	3.3	N
20221230_0150	5	N
20221230_0200	3.3	N
20221230_0210	3.3	N
20221230_0220	3.6	N
20221230_0230	2.5	N
20221230_0240	0.6	NNW
20221230_0250	1.1	N
20221230_0300	2.5	N
20221230_0310	3.3	N
20221230_0320	3.3	N
20221230_0330	3.3	N
20221230_0340	3.3	N
20221230_0350	2.5	N
20221230_0400	2.8	N
20221230_0410	3.1	NNE
20221230_0420	3.9	N
20221230_0430	3.9	N
20221230_0440	4.4	N
20221230_0450	4.4	N
20221230_0500	4.2	N
20221230_0510	3.9	N
20221230_0520	3.6	N
20221230_0530	3.3	N
20221230_0540	3.3	NNE
20221230_0550	2.5	NNE
20221230_0600	2.2	NNE
20221230_0610	2.8	NNE
20221230_0620	0.8	NNE
20221230_0630	0.6	NNW
20221230_0640	0.8	ESE
20221230_0650	1.1	ENE
20221230_0700	1.9	NNE
20221230_0710	3.9	NNE
20221230_0720	3.3	NNE
20221230_0730	3.3	NNE
20221230_0740	3.9	N
20221230_0750	3.9	N
20221230_0800	4.2	N
20221230_0810	4.2	N
20221230_0820	4.4	N
20221230_0830	4.2	N
20221230_0840	4.2	NNE
20221230_0850	1.7	NNE
20221230_0900	3.9	NNE
20221230_0910	3.9	NNE
20221230_0920	3.1	N
20221230_0930	3.3	N
20221230_0940	3.3	N
20221230_0950	3.9	N
20221230_1000	3.3	N
20221230_1010	3.9	N
20221230_1020	3.9	N
20221230_1030	4.7	N
20221230_1040	4.7	N
20221230_1050	5.3	N
20221230_1100	3.3	N
20221230_1110	4.7	N
20221230_1120	6.1	N
20221230_1130	5.8	N
20221230_1140	5.8	NNE
20221230 1150	4.2	N

Date & Time		
(YYYYMMBB_HHMM)	Wind Speed (m/s)	Wind Direction (From)
20221230_1200	5.8	NNE
20221230_1210	5.3	NNE
20221230_1220	5.3	NNE
20221230_1230	5.3	NNE
20221230_1240 20221230 1250	6.4 5	NNE N
20221230_1230	5.3	N N
20221230_1310	5.5	N N
20221230_1320	3.9	N
20221230_1330	4.4	N
20221230_1340	4.2	NNE
20221230_1350	3.3	NNE
20221230_1400	4.2	NNE
20221230_1410	4.7	NNE
20221230_1420	4.7	N
20221230_1430	5	NNE
20221230_1440	3.9	NNE
20221230_1450	4.4 4.4	NNE
20221230_1500 20221230 1510	4.4	NNE NNE
20221230_1310	3.9	NNE
20221230_1520	3.6	NE NE
20221230_1540	4.2	NNE
20221230 1550	4.2	NNE
20221230 1600	4.2	NNE
20221230_1610	3.3	NNE
20221230_1620	3.9	NNE
20221230_1630	3.1	NNE
20221230_1640	3.9	NNE
20221230_1650	3.6	NNE
20221230_1700	3.3	NNE
20221230_1710	3.1	N N
20221230_1720	2.5	NNE
20221230_1730 20221230 1740	2.5 2.5	N N
20221230_1740	2.2	NNE
20221230_1750	2.5	NNE
20221230_1810	1.9	NNE
20221230 1820	2.2	N
20221230_1830	3.1	N
20221230_1840	2.8	NNE
20221230_1850	2.2	NNE
20221230_1900	1.9	NNE
20221230_1910	2.8	N
20221230_1920	2.5	NNE
20221230_1930	2.8	NNE
20221230_1940 20221230_1950	3.3	NNE N
20221230_1930	2.8	N N
20221230_2000	3.3	N N
20221230_2020	3.6	NNE
20221230_2030	2.8	NNE
20221230_2040	3.1	NNE
20221230_2050	1.7	NE
20221230_2100	1.4	NE
20221230_2110	0.8	NNE
20221230_2120	0.3	SE
20221230_2130	1.1	SE
20221230_2140	0.3	SE
20221230_2150	0.3	S
20221230_2200	0.3	SSW -
20221230_2210 20221230_2220	0.6	-
20221230_2220	0.3	SW
20221230_2230	0.3	-
20221230_2240	0.3	ESE
20221230_2300	0.3	N
20221230_2310	1.4	NNW
		N
20221230_2320	2.2	
20221230_2320 20221230_2330	2.2 3.1	N
20221230_2330 20221230_2340	3.1 3.3	N N
20221230_2330	3.1	N

Date & Time		
(YYYYMMBB_HHMM)	Wind Speed (m/s)	Wind Direction (From)
20221231_0000	3.3	N
20221231_0010	3.3	NNE
20221231_0020	2.5	N
20221231_0020	2.5	N N
20221231_0030	2.2	N
20221231_0040	1.7	N
20221231_0050	1.1	N
20221231_0100	1.1	NNE
20221231_0110	1.7	NNE
20221231_0120	2.2	NNE
20221231_0130	2.2	N
20221231_0140	2.2	N
20221231_0150	1.9	N
20221231_0200	2.2	N
20221231_0210	1.9	N
20221231_0220	2.8	N
20221231_0230	2.5	N
20221231_0240	2.5	N
20221231_0250	2.8	N
20221231_0300	2.5	N
20221231_0310	2.5	N
20221231_0320	2.5	N
20221231_0330	3.3	N
20221231_0340	2.2	N
20221231_0350	2.5	NNE
20221231_0400	0.3	NE
20221231_0410	0.3	ENE
20221231_0420	1.1	NE
20221231_0430	0.6	NE
20221231_0440	0.3	-
20221231_0450	0.8	SSE
20221231_0500	0.3	ENE
20221231_0510	0.3	SSE
20221231_0520	0.3	-
20221231_0530	0.3	ESE
20221231_0540	0.3	ENE
20221231_0550	0.3	SE
20221231_0600	0.8	SE
20221231_0610	0.3	-
20221231_0620	0	N
20221231_0630	0.8	SSE
20221231_0640	0.8	SSE
20221231_0650	0.3	-
20221231_0700	0	N
20221231_0710	0.3	SE
20221231_0720	0.3	-
20221231_0730	0.3	-
20221231_0740	0.3	SSE
20221231_0750	0.8	SE
20221231_0800	0.3	ESE
20221231_0810	0	N
20221231_0820	0.8	S
20221231_0830	0	N
20221231_0840	0.3	SE
20221231_0850	0.3	ESE
20221231_0900	0.3	SE
20221231_0910	0.3	E
20221231_0920	0.3	-
20221231_0930	0.3	ENE
20221231_0940	1.7	N
20221231_0950	3.1	N
20221231_1000	3.3	N
20221231_1010	3.1	N
20221231_1020	3.3	NNE
20221231_1030	3.9	NNE
20221231_1040	4.7	NNE
20221231_1050	4.2	NNE
20221231_1100	3.9	NNE
20221231_1110	4.2	NNE
20221231_1120	4.2	N
20221231_1130	3.9	N
20221231_1140	3.9	N
20221231_1150	3.9	N

Date & Time		
(YYYYMMBB_HHMM)	Wind Speed (m/s)	Wind Direction (From)
20221231_1200	3.9	N
20221231_1210	3.9	N N
20221231_1220	2.8	N N
20221231_1230	3.3	N N
20221231_1240 20221231 1250	3.3 2.8	N N
20221231_1230	2.8	NNW
20221231_1310	3.3	N
20221231 1320	3.1	N N
20221231 1330	3.1	N
20221231_1340	3.3	N
20221231_1350	3.3	NNE
20221231_1400	3.3	N
20221231_1410	3.3	N
20221231_1420	3.1	N
20221231_1430	3.3	NNW
20221231_1440	3.3	N
20221231_1450	3.3	N
20221231_1500 20221231 1510	3.3	NNE N
20221231_1310	2.8 3.1	N N
20221231_1520	3.3	N
20221231_1540	3.6	NNE
20221231 1550	3.9	NNE
20221231 1600	3.3	NNE
20221231_1610	2.8	N
20221231_1620	2.8	NNE
20221231_1630	2.2	NNE
20221231_1640	2.5	NNE
20221231_1650	2.2	NNE
20221231_1700	2.2	NNE
20221231_1710	1.7	NNE
20221231_1720	1.4	NNE
20221231_1730	1.7 1.7	NNE
20221231_1740 20221231 1750	1.7	N NNE
20221231_1730	1.7	N N
20221231_1810	1.7	NNE
20221231 1820	1.4	N N
20221231 1830	0.8	NNE
20221231_1840	1.1	N
20221231_1850	1.1	N
20221231_1900	1.7	N
20221231_1910	0.8	N
20221231_1920	0.8	NNW
20221231_1930	0.8	NW
20221231_1940	0.3	SE
20221231_1950	0.3	<u>-</u> S
20221231_2000 20221231_2010	0.3	SSE
20221231_2010	0.3	N N
20221231_2030	0	N N
20221231_2040	0.3	-
20221231_2050	0	N
20221231_2100	0	N
20221231_2110	0	N
20221231_2120	0	N
20221231_2130	0.3	SSE
20221231_2140	0	N
20221231_2150	0.3	<u>-</u>
20221231_2200	0	N N
20221231_2210 20221231_2220	0	N N
20221231_2220	0.3	SSE
20221231_2230	1.1	SSE
20221231_2240	0.3	NE NE
20221231_2300	0	N
20221231_2310	0.3	SSE
20221231_2320	0	N
20221231_2330	0	N
20221231_2340	0	N
	-	
20221231_2350	0	N

Appendix I

Waste Flow Table

	Total Quantities of Inert C&D Materials to be Generated from the Contract		Total Quantities of Recyclables Generation			Total Quantities of C&D Materials to be Generated from the Contract					
Month	Total Quantity Generated	Hard Rock and Large Broken Concrete	Reused in the Contract	Reused in Other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper / Cardboard Packaging	Plastics	Chemical Waste	Others, e.g. general refuse
	(in tonne)	(in tonne)	(in tonne)	(in tonne)	(in tonne)	(in tonne)	(in tonne)	(in tonne)	(in tonne)	(in '000L)	(in tonne)
Dec-22	300	300	300	0	0	0	0	0	0	0	8
Total	300	300	300	0	0	0	0	0	0	0	8

Note: 1. The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the Site.

2. Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging material.

Appendix J

Environmental Complaint/ Enquiry Form

Complaint/ Enquiry Received

Date: 21 December 2022

Time: 14:28

From Veolia (Environmental Manager referred the email from Complainant to ET)

Via: Email

Complainant/ Enquirer*:

Name: Undisclosed
Tel.: Undisclosed
Address: Undisclosed
E-mail: Undisclosed

Complaint/ Enquiry*:

Date of complaint/ enquiry: 20 December 2022

Time of complaint/ enquiry: 15:06

Aspect: Dust / Noise / Water / Other*:

Description:

It was noted from Veolia's email to the Environmental Team on 20 December 2022 that Veolia received complaint lodged regarding presenting much dusty materials at roundabout at Wo Keng Shan Road & dusty flying problem at Kowloon-bound traffic at Lung Shan Tunnel. The content of the complainant email is appended below.

"你好!多次想以電話興你溝通關於下禾經迴旋處路面很多沙石的問題。事因本處大量居民反映迴旋處路面很多泥及沙石,是由堆填區的車帶出來的。此外,入到龍山隧道往九龍方向的時候,由於堆填區出嚟的泥頭車轆依然有泥,令到隧道沙塵滾滾阻礙其他司機的行車視線。議員希望貴公司做好車輛出入推填區的清潔。"

Photo 1



Photo 2



Photo 3

(Construction Phase)



Investigation Results & Response:

IEC notified on: 21 December 2022

Results of investigation:

According to the construction record, no dusty materials and wastes were transported out from the NENTX site during the complaint period. The site activities in December 2022 included the site formation works at Portion A, site clearance works at Portion D & site clearance and GI works at Portion B & E.

During the regular weekly site inspection on 5, 12 & 19 December 2022, it was observed that the wheel washing facilities with high-pressure water jets have been provided at all site exits of NENTX (i.e. Portion A and Portion D) and cleaned all vehicles before allowing them to leave the construction site to ensure that no mud or debris would be brought to the public area. All site vehicles of NENTX are also required to go through the auto wheel washing facility, which is managed by the operator of the NENT landfill, before entering the public area.

The road section between the washing facilities and the exit point was paved with concrete, or bituminous materials were implemented in all site entrances.

No mud generated from vehicles under the NENTX project after exiting the site entrance was observed.

Photo 4



Site Entrance/Exit at Portion A of NENTX project.





Wheel washing facilities with high pressure water jet provided at Site Entrance/Exit of Portion A

Photo 6



Site Exit at Portion D of NENTX project

Photo 7




Site Exit of NENT

Recommendations/ Mitigation Measures/ Actions if necessary:

Based on the investigation result, there is no direct evidence showing that the complaint is likely related to the NENTX project. The Contractor has been reminded to implement the mitigation measures such as the provision of the concrete paved wheel washing area and other measures specified and required in the EIA Report, the EM&A Manual and the EP/FEP to minimize dust impact/ improve cleanliness.

Prepared by	:	Jason Man	Date :	30 December 2022
	-			
Reviewed by	:	Keith Chau	Date :	30 December 2022



Appendix K

Environm	ental Mitigati	on Implementation Schedule (EMIS) Construction Phase					
EIA Ref.	EM&A Log Ref.	Recommended Precautionary/Mitigation Measures (to be implemented when the trigger level is exceeded, where necessary)	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	What requirement or standards for the measures to achieve?	Status
4: 0	114						
S3.8.	S3.1.8	 The contractor shall follow the procedures and requirements given in the Air Pollution Control (Construction Dust) Regulation. Dust emission from construction vehicle movement is confined within the worksites area. Watering facilities will be provided at every designated vehicular exit point. Good site practice is recommended during construction phase. Covering with impermeable sheet should be provided for the inactive tipping area. 	Good construction site practices to control the dust impact at the nearby sensitive receivers to within the relevant criteria.	Contractor	Entire NENT Landfill Extension site	To control the dust impact to within the HKAQO and TM - EIA criteria (Ref. 1-hr and 24hr TSP levels are 500 μg/m ⁻³ and 260 μg/m ⁻³ , respectively)	✓
Constru	etion Noise						
S4	S4.9	 Use of good site practices to limit noise emissions by considering the following: Only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction programme; Machines and plant (such as trucks, cranes) that may be in intermittent use should be shut down between work periods or should be throttled down to a minimum; Plant known to emit noise strongly in one direction, where possible, be orientated so that the noise is directed away from nearby NSRs; Silencers or mufflers on construction equipment should be properly fitted and maintained during the construction works; Mobile plant should be sited as far away from NSRs as possible and practicable; Material stockpiles, mobile container site officer and other structures should be effectively utilised, where practicable, to screen noise from on-site construction activities. 	Control construction airborne noise by means of good site practices	Contractor	Entire construction site	Noise Control Ordinance	√
S4	S4.9	2) Select "Quiet plants" which comply with the BS 5228 Part 1 or TM standards.	Reduce the noise levels of plant items	Contractor	Entire construction site	Noise Control Ordinance & its TM Annex 5, TM-EIA	√

EIA	EM&A	Recommended Precautionary/Mitigation Measures	Objectives of the	Who to	Location of	What requirement or	Status
Ref.	Log	(to be implemented when the trigger level is exceeded, where	Recommended	implement	the	standards for the	
	Ref	necessary)	Measures & Main	the	measures	measures to achieve?	
			Concerns to address	measures?			
Constru	ction Runo	ff			1		
35.8.1	S5.2.1	Construction on Site Runoff	Control construction	Contractor	Entire	ProPECC PN 1/94	✓
		At the start of site establishment, perimeter cut-off drains to direct	runoff and erosion		construction		
		off-site water around the site should be constructed with internal	from site surface,		site	Water Pollution Control	
		drainage works and erosion and sedimentation control facilities	drainage channel,			Ordinance	
		implemented. Channels (both temporary and permanent drainage	stockpiles, wheel				
		pipes and culverts), earth bunds or sand bag barriers should be	washing facilities, etc				
		provided on site to direct stormwater to silt removal facilities.	to minimize water				
		The dikes or embankments for flood protection should be	quality during				
		implemented around the boundaries of earthwork areas. Temporary	construction stage				
		ditches should be provided to facilitate the runoff discharge into an					
		appropriate watercourse, through a silt/sediment trap. The					
		sediment/silt traps should be incorporated in the permanent					
		drainage channels to enhance deposition rates.					
		The design of efficient silt removal facilities should be based on the					
		guidelines in Appendix A1 of ProPECC PN 1/94, which states that					
		the retention time for silts and sediment traps should be 5 minutes					
		under maximum flow conditions.					
		Construction works should be programmed to minimize surface					
		excavation works during the rainy seasons (April to September). All					
		exposed earth areas should be completed and vegetated as soon					
		as possible after earthworks have been completed, or alternatively,					
		within 14 days of the cessation of earthworks where practicable. If					
		excavation of soil cannot be avoided during the rainy season, or at					
		any time of year when rainstorms are likely, exposed slope surfaces					
		should be covered by tarpaulin or other means.					
		The overall slope of the site should be kept to a minimum to reduce					
		the erosive potential of surface water flows, and all traffic areas and					
		access roads protected by coarse stone ballast. An additional					
		advantage accruing from the use of crushed stone is the positive					
		traction gained during prolonged periods of inclement weather and					
		the reduction of surface sheet flows.					
		All drainage facilities and erosion and sediment control structures					
		should be regularly inspected and maintained to ensure proper and					
		efficient operation at all times and particularly following rainstorms.					
		Deposited silt and grit should be removed regularly and disposed of					
		by spreading evenly over stable, vegetated areas.					

EIA	EM&A	Recommended Precautionary/Mitigation Measures	Objectives of the	Who to	Location of	What requirement or	Status
Ref.	Log	(to be implemented when the trigger level is exceeded, where necessary)	Recommended	implement	the	standards for the	
	Ref	, , , , , , , , , , , , , , , , , , , ,	Measures & Main	the	measures	measures to achieve?	
			Concerns to address	measures?			
Construc	ction Runo	ff (Cont'd)		I.			
S5.8.1	S5.2.1	Measures should be taken to minimise the ingress of site drainage into	Control construction	Contractor	Entire	ProPECC PN 1/94	✓
		excavations. If the excavation of trenches in wet periods is necessary,	runoff and erosion		Construction		
		they should be dug and backfilled in short sections wherever	from site surface,		site	Water Pollution Control	
		practicable. Water pumped out from trenches or foundation	drainage channel,			Ordinance	
		excavations should be discharged into storm drains via silt removal	stockpiles, wheel				
		facilities.	washing facilities, etc				
		Open stockpiles of construction materials (for example, aggregates,	to minimize water				
		sand and fill material) of more than 50 m ³ should be covered with	quality during				
		tarpaulin or similar fabric during rainstorms. Measures should be taken	construction stage				
		to prevent the washing away of construction materials, soil, silt or					
		debris into any drainage system.					
		Manholes (including newly constructed ones) should always be					
		adequately covered and temporarily sealed so as to prevent silt,					
		construction materials or debris being washed into the drainage					
		system and storm runoff being directed into foul sewers.					
		Precautions to be taken at any time of year when rainstorms are likely,					
		actions to be taken when a rainstorm is imminent or forecasted, and					
		actions to be taken during or after rainstorms are summarised in					
		Appendix A2 of ProPECC PN 1/94. Particular attention should be paid					
		to the control of silly surface runoff during storm events, especially for					
		areas located near steep slopes.					
		All vehicles and plant should be cleaned before leaving a construction					
		site to ensure no earth, mud, debris and the like is deposited by them					
		on roads. An adequately designed and sited wheel washing bay					
		should be provided at every construction site exit. Wash-water should					
		have sand and silt settled out and removed at least on a weekly basis					
		to ensure the continued efficiency of the process. The section of					
		access road leading to, and exiting from, the wheel-wash bay to the					
		public road should be paved with sufficient backfall toward the wheel-					
		wash bay to prevent vehicle tracking of soil and silly water to public					
		roads and drains.					
		Oil interceptors should be provided in the site drainage system					
		downstream of any oil/fuel pollution sources. The oil interceptors					
		should be emptied and cleaned regularly to prevent the release of oil					
		and grease into the storm water drainage system after accidental					
		spillage. A bypass should be provided for the oil interceptors to					
		prevent flushing during heavy rain.					

EIA Ref.	EM&A Log Ref	Recommended Precautionary/Mitigation Measures (to be implemented when the trigger level is exceeded, where necessary)	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	What requirement or standards for the measures to achieve?	Status
Constru	ction Runo	ff					
S5.8.1	S5.2.1	 Construction solid waste, debris and rubbish on site should be collected, handled and disposed of properly to avoid water quality impacts. Requirements for solid waste management are detailed in Section 6 of this Report. All fuel tanks and storage areas should be provided with docks and sited on sealed areas, within bunds of a capacity equal to 110% of the storage capacity of the largest tank to prevent spilled fuel oils from reaching water sensitive receivers nearby. To prevent pollution risks arising from works area (waste reception area) and haul roads, intercepting bund or barrier along the roadside should be constructed. 	Control construction runoff and erosion from site surface, drainage channel, stockpiles, wheel washing facilities, etc to minimize water quality during construction stage	Contractor	Entire construction site	ProPECC PN 1/94 Water Pollution Control Ordinance	√
S5.8.1	S5.2.1	Sewage Effluent from Workforce Portable chemical toilets and sewage holding tanks are recommended for handling the construction sewage generated by the workforce. A licensed contractor should be employed to provide appropriate and adequate portable toilets and be responsible for appropriate disposal and maintenance. Notices will be posted at conspicuous locations to remind the workers not to discharge any sewage or wastewater into the nearby environment during the construction phase of the Project. Regular environmental audit on the construction site can provide an effective control of any malpractices and can achieve continual improvement of environmental performance on site.	Control sewage effluent arising from the sanitary facilities provided for the on- site construction workforce	Contractor	On-site sanitary facilities	ProPECC PN 1/94 Water Pollution Control Ordinance Waste Disposal Ordinance	√
S5.8.1	S5.2.1	Accidental Spillage of Chemical Any service workshop and maintenance facilities shall be located within a bunded area, and sumps and oil interceptors shall be provided. Maintenance of equipment involving activities with potential for leakage and spillage will only be undertaken within the areas.	Control of chemical leakage	Contractor	Service workshop and maintenance facilities	ProPECC PN 1/94 Water Pollution Control Ordinance Waste Disposal Ordinance	√

EIA	EM&A	Recommended Precautionary/Mitigation Measures	Objectives of the	Who to	Location of	What requirement or	Status
Ref.	Log	(to be implemented when the trigger level is exceeded, where necessary)	Recommended	implement	the	standards for the	
	Ref		Measures & Main	the	measures	measures to achieve?	
			Concerns to	measures?			
			address				
Erosion	Control Me	easures		•			•
55.8.2	S5.2.2	Erosion Control /Measures	Erosion control	Contractor	Drainage	ProPECC PN 1/94	✓
		a. Preserve Natural Vegetation			system		
		This Best Management Practices will involve preserving natural				Water Pollution Control	
		vegetation to the greatest extent possible during the construction				Ordinance	
		process. and after construction where appropriate. Maintaining natural					
		vegetation is the most effective and inexpensive form of erosion					
		prevention control.					
		b. Provision of Buffer Zone					
		A buffer zone consists of an undisturbed area or strip of natural vegetation					
		or an established suitable planting adjacent to a disturbed area that					
		reduces erosion and runoff. The rooted vegetation holds soils acts as a					
		wind break and filters runoff that may leave the site.					
		c. Seeding (Temporary/Permanent)					
		A well-established vegetative cover is one of the most effective methods					
		of reducing erosion. Vegetation should be established on construction					
		sites as the slopes are finished, rather than waiting until all the grading is					
		complete. Besides, Hydroseeding will be applied on the surface of					
		stockpiled soil and on temporary soil covers for inactive tipping areas to					
		prevent soil erosion during rainy season.					
		d. Ground Cover					
		Ground Cover is a protective layer of straw or other suitable material					
		applied to the soil surface. Straw mulch and/or hydromulch are also used					
		in conjunction with seeding of critical areas for the establishment of					
		temporary or permanent vegetation. Ground cover provides immediate					
		temporary protection from erosion. Mulch also enhances plant					
		establishment by conserving moisture, holding fertilizer, seed, and topsoil					
		in place, and moderating soil temperatures.					

EIA Ref.	EM&A Log Ref	Recommended Precautionary/Mitigation Measures (to be implemented when the trigger level is exceeded, where necessary)	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	What requirement or standards for the measures to achieve?	Status
S5.8.2	\$5.2.2	e. Hydraulic Application Hydraulic application is a mechanical method of applying erosion control materials to bare soil in order to establish erosion-resistant vegetation on disturbed areas and critical slopes. By using hydraulic equipment, soil amendments, mulch, tackifying agents, Bonded Fiber Matrix (BFM) and liquid co-polymers can be uniformly broadcast, as homogenous slurry, onto the soil. These erosion and dust control materials can often be applied in one operation. f. Sod Establishes permanent turf for immediate erosion protection and stabilizes rainageways. g. Matting There are numerous erosion control products available that can be described in various ways, such as matting, blankets, fabric and nets. These products are referred as matting. A wide range of materials and combination of materials are used to produce matting including, but not limited to: straw, jute, wood fiber, coir (coconut fiber), plastic netting, and Bonded Fiber Matrix. The selection of matting materials for a site can make a significant difference in the effectiveness of the Best Management Practices. h. Plastic Sheeting Plastic Sheeting will provide immediate protection to slopes and stockpiles. However, it has been known to transfer erosion problems because water will sheet flow off the plastic at high velocity. This is usually attributable to poor application, installation and maintenance. i. Dust Control Dust Control is one preventative measure to minimize the wind transport of soil, prevent traffic hazards and reduce sediment transported by wind and deposited in water resources.	Erosion control	Contractor	Drainage system	ProPECC PN 1/94 Water Pollution Control Ordinance	

EIA Ref.	EM&A	Recommended Precautionary/Mitigation Measures	Objectives of the	Who to implement	Location of the	What requirement	Status
	Log Ref	(to be implemented when the trigger level is exceeded, where	Recommended	the measures?	measures	or standards for the	
		necessary)	Measures & Main			measures to	
			Concerns to			achieve?	
			address				
	ater Drainaç	•					1
S5.8.2	S5.2.2	Temporary surface water drainage system will be provided to	Surface Water	Contractor	Surface water	Water Pollution	✓
		manage runoff during construction and operation. This system will	Management/		system	Control Ordinance	
		consist of channels as constructed around the perimeter of the site	Control run off		Construction		
		area. This system will collect surface water from the areas of higher				TM-water	
		elevations to those of lower elevations and ultimately to the point					
		of discharge. Erosion will therefore be minimised.					
		The temporary surface water drainage system will include the use					
		of a silt fence around the soil stockpile areas to prevent sediment					
		from entering the system. Regular cleaning will be carried out to					
		prevent blockage of the passage of water flow in silt fence.					
		prevent blockage of the passage of water now in sit fence.					
		Intermediate drainage system will be installed for filled cell/phase.					
		The major purpose of the intermediate drainage system is to					
		prevent the clean surface water run-off from the filled phases					
		coming into contact with the waste mass in active cell and to					
		prevent excessive surface water infiltration through the					
		intermediate cover, thus contribute to increasing volume of					
		leachate. The intermediate drainage system will collect the clean					
		surface water run-off and divert it to the permanent discharge					
		channels connected to the public drainage system.					
		In addition, surface flow from the haul road (especially near the					
		wheel washing facility) will be collected to a dry weather flow					
		interceptor and conveyed to the on-site leachate treatment plant					
		for further treatment.					

EIA Ref.	EM&A	Recommended Precautionary/Mitigation Measures	Objectives of the	Who to implement	Location of the	What requirement	Status
	Log Ref	(to be implemented when the trigger level is exceeded, where	Recommended	the measures?	measures	or standards for the	
		necessary)	Measures & Main			measures to	
			Concerns to			achieve?	
			address				
	ter Regime						
S5.8.2	GW1	Adopt precautionary / mitigation measures:	Control and	Contractor	Entire	TM-EIAO, Annex 6	N/A
		 Provision of adequate water supply for irrigation purposes for 	maintain ground		construction site	and 14	
		the operational lifetime of the landfill extension, i.e. 10 to 12	water yield		and villages		
		years;			around the site	HKPSG	
		Installation of a network of monitoring stations to keep track of					
		the stream flow volumes. Should monitoring of stream flow					
		indicate insufficient quantities to provide sufficient water for					
		irrigation downstream, a contractual requirement for the					
		landfill operator to "tank in" water from an external source					
		could be imposed. This is the system currently in place for the					
		existing NENT Landfill;					
		Diversion of flow from other catchments. The surface runoff					
		generated in the catchments with abandoned agricultural					
		lands could be collected and conveyed to the active					
		agricultural lands:					
		Formation of new extraction wells that extend deeper down					
		within the aquifers					
		 Provision of Piped Water Supply; and 					
		Artificial recharge by surface spreading, spray irrigation or					
		pumping water directly into the ground via vertical shafts.					

EIA	EM&A	Recommended Precautionary/Mitigation Measures	Objectives of the	Who to	Location of	What	Status
Ref.	Log Ref	(to be implemented when the trigger level is exceeded, where necessary)	Recommended Measures & Main Concerns to address	implement the measures?	the measures	requirement or standards for the measures to achieve?	Status
Waste	Manageme						
S6	WM1	C&D Materials Implement proper waste management measures during construction phase as stipulated in the Environmental Management Plan (EMP) in accordance with the ETWB TC(W) No. 19/2005 Environmental Management in Construction Sites. Implement a trip-ticket system to ensure that the movement of C&D materials are properly documented and verified in accordance with DEVB TC(W) No. 6/2010. Copies/counterfoils from trip-tickets (with quantities of C&D Materials off-site) should be kept for record purposes. Appropriate waste management should be implemented in accordance with the ETWB TC(W) No. 19/2005. Make provisions in Contract documents to allow and promote the use of recycled aggregates where appropriate. Ensure material balance in terms of excavated C&D materials in the design of NENT landfill extension project. The contract specifications should specify no excavated materials should be removed from the landfill extension site, but should be fully reused. Careful design, planning and good site management to minimise over-ordering and waste materials such as concrete, mortars and cement grouts. The design of formwork should maximise the use of standard wooden panels so that high reuse levels can be achieved. Alternatives such as steel formwork or plastic fencing should be considered to increase the potential for reuse. The Contractor should recycle as much as possible the C&D waste on-site through proper waste segregation on-site. Concrete and masonry should be used as general fill and steel reinforcement bars can be used by scrap steel mills. Proper areas should be designated for waste segregation and storage wherever site conditions permit. Maximise the use of reusable steel formwork to reduce the amount of C&D material. Maintain temporary stockpiles and reuse excavated fill material for backfilling and reinstatement. On-site sorting and segregation facility of all type of wastes is considered as one of the best practice in waste management and hence, should be implemented in all projects generating cons	Good site practice to minimise C&D waste generation and reuse/recycle all C&D on-site as far as possible	Contractor	Entire construction site	Waste Disposal Ordinance ETWB TC(W) No. 19/2005 DEVB TC(W) No. 6/2010	

EIA	EM&A	Recommended Precautionary/Mitigation Measures	Objectives of the	Who to	Location of	What	Status
Ref.	Log Ref	(to be implemented when the trigger level is exceeded, where necessary)	Recommended Measures & Main	implement the	the measures	requirement or standards for the	
			Concerns to address	measures?		measures to achieve?	
S6	WM1	C&D Materials (Cont'd) Excavated slope, stockpiled material and bund walls should be covered by tarpaulin until used in order to prevent wind-blown dust during dry weather, and to reduce muddy runoff during wet weather. Appropriate measures to minimise windblown litter and dust during transportation of waste by either covering trucks or by transporting wastes in enclosed containers. If any topsoil-like materials need to be stockpiled for any length of time, consideration should be given to hydroseeding of the topsoil on the stockpile to improve its visual appearance and prevent soil erosion. Nomination of approved personnel to be responsible for good site practices and making arrangements for collection of all wastes generated on-site and effective disposal. Training of site personnel for cleanliness, proper waste management procedures including chemical waste handling, and waste reduction, reuse and recycling concepts. Regular cleaning and maintenance programme systems, sumps and oil interceptors. Prior to disposal of C&D waste, wood, steel and other metals should be separated for reuse and/or recycling to minimise the quantity of waste to be disposed of to landfill. Proper storage and site practices should be implemented to minimise the potential for damage or contamination of construction materials. Plan and stock construction materials carefully to minimise amount of waste generated and avoid unnecessary generation of waste. Minimise excessive ordering of concrete, mortars and cement grout by doing careful check before ordering.	Good site practice to minimise C&D waste generation and reuse/recycle all C&D on-site as far as possible	Contractor	Entire construction site	Waste Disposal Ordinance ETWB TC(W) No. 19/2005 DEVB TC(W) No. 6/2010	*
S6	WM2	Chemical Waste Chemical waste that is produced, as defined by Schedule 1 of the Waste Disposal (Chemical Waste) (General) Regulation, should be handled in accordance with the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes. Plant/equipment maintenance schedule should be designed to optimise maintenance effectiveness and to minimise the generation of chemical wastes. Where possible, chemical wastes (e.g. waste lube oil) should be recycled by licensed treatment facilities	Ensure proper disposal of chemical waste generated on-site to minimise the associated hazards on human health and environment	Contractor	Entire construction site	Waste Disposal (Chemical Waste) General Regulation Code of Practice on the Packaging, Labelling and Storage of Chemical Waste	~

EIA	EM&A	ation Implementation Schedule (EMIS) Construction Phase Recommended Precautionary/Mitigation Measures	Objectives of the	Who to	Location of	What	
Ref.	Log Ref	(to be implemented when the trigger level is exceeded, where necessary)	Recommended Measures & Main Concerns to	implement the measures?	the measures	requirement or standards for the measures to achieve?	
S6	WM2	Chemical Waste (Cont'd) Containers used for storage of chemical wastes should be suitable for the substance they are holding, resistant to corrosion, maintained in a good condition, and securely closed; have a capacity of less than 450 liters unless the specification has been approved by the EPD. Display a label in English and Chinese in accordance with instructions prescribed in Schedule 2 of the Regulation. The storage area for chemical wastes should be clearly labelled and used solely for storage of chemical waste, enclosed with at least 3 sides, having an impermeable floor and bund of sufficient capacity to accommodate 110% of volume of the largest container or 20 % of total volume of waste stored in that area, whichever is the greatest, having adequate ventilation, being covered to prevent rainfall entering, and being arranged so that incompatible materials are adequately separated. Chemical waste should be collected by licensed waste collectors and disposed of at licensed facility, e.g. Chemical Waste Treatment Centre.	Ensure proper disposal of chemical waste generated on-site to minimise the associated hazards on human health and environment.	Contractor	Entire construction site	Waste Disposal (Chemical Waste) General Regulation Code of Practice on the Packaging, Labelling and Storage of Chemical Waste	√
S6	WM3	General Refuse General refuse generated on-site should be properly stored in enclosed bins or compaction units separately from construction and chemical wastes. All recyclable materials (separated from the general waste) should be stored on-site in appropriate containers with cover prior to collection by a local recycler for subsequent reuse and recycling. Residual, non-recyclable, general waste should be stored in appropriate containers to avoid odour. Regular collection should be arranged by an approved waste collector in purpose-built vehicles that minimise environmental impacts during transportation Reputable waste collector should be employed by the Contractor to remove general refuse from the site, separately from construction and chemical wastes, on a daily basis to minimise odour, pest and litter impacts. Burning of refuse on construction sites is prohibited by law. Aluminium cans should be separated from general waste stream and collected by recyclers. Proper collection bins should be provided on- site to facilitate the waste sorting.	Minimise generation of general refuse to avoid odour, pest and visual nuisance	Contractor	Entire construction site	Waste Disposal Ordinance	✓

EIA	EM&A	Recommended Precautionary/Mitigation Measures	Objectives of the	Who to	Location of	What	
Ref.	Log	(to be implemented when the trigger level is exceeded, where necessary)	Recommended	implement	the measures	requirement or	
	Ref		Measures & Main	the		standards for the	
			Concerns to	measures?		measures to	
			address			achieve?	
S6	WM3	General Refuse (Cont'd)	Minimise	Contractor	Entire	Waste Disposal	✓
		Office waste paper should recycled if the volume warrant collection by recyclers.	generation of		construction	Ordinance	
		Participation in community waste paper recycling programme should be considered by	general refuse to		site		
		the Contractor, including waste paper, aluminium cans, plastic bottles, waste batteries,	avoid odour, pest				
		etc.	and visual				
			nuisance				
S6	WM4	Sludge from Leachate Treatment Works	Proper	Contractor	Leachate	Waste Disposal	N/A
		Sludge should be collected by a licensed collector at regular intervals, to suit the operation	management of		Treatment	Ordinance	
		schedule of the leachate treatment plant. The use of purpose-built sludge tankers can	sludge arising		Works		
		minimise the potential of environmental impacts during transportation.	from leachate				
			treatment works				
			to minimise the				
			associated				
			hazards on				
			human health				
			and				
			environment				

EIA	EM&A	Recommended Precautionary/Mitigation Measures	Objectives of the	Who to	Location of	What requirement or	Status
Ref.	Log Ref	(to be implemented when the trigger level is exceeded, where necessary)	Recommended Measures & Main Concerns to address	implement the measures?	the measures	standards for the measures to achieve?	
LFG							
		dfill Extension		T =	T = .		
S7	LFG1	Special LFG precautions should be taken due to close proximity of NENT landfill extension site to existing landfill to avoid potential hazards of LFG exposure (ignition, explosion, asphyxiation, toxicity).	To minimise the risk of LFG hazards to personnel in construction site	Contractor	Entire construction site	Landfill Gas Hazard Assessment Guidance Note (EPD/TR8/97)	√
S7	LFG2	Prominent safety warning signs should be erected on-site to alert all personnel and visitors of LFG hazards during excavation works.				F&IU (Confined Spaces) Regulations	√
S7	LFG3	No smoking or burning should be permitted on-site.				Code of Practice on Safety	✓
S7	LFG4	Prominent 'No smoking' and 'No Naked Flames' signs should be erected on-site.				and Health at Work in Confined Spaces	✓
S7	LFG5	No worker should be allowed to work alone at any time in excavated trenches or confined areas on-site.					✓
S7	LFG6	Adequate fire fighting equipment should be provided on-site.					✓
S7	LFG7	Construction equipment should be equipped with vertical exhaust at least 0.6m above ground installed with spark arrestors.					√
S7	LFG8	Electrical motors and extension cords should be explosion-proof and intrinsically safe for use on-site.					√
S7	LFG9	'Permit to Work' system should be implemented.					✓
S7	LFG10	Welding, flame-cutting or other hot works should be conducted only under 'Permit to Work' system following clear safety requirements, gas monitoring procedures and presence of qualified persons to supervise the works.					√
S7	LFG11	For piping assembly or conduit construction, all valves and seals should be closed immediately after installation to avoid accumulation and migration of LFG. If installation of large diameter pipes (diameter >600mm) is required, the pipe ends should be sealed on one side during installation. Forced ventilation is required prior to operation of installed pipeline. Forced ventilation should also be required for works inside trenches deeper than 1m.	To minimise the risk of LFG hazards to personnel in construction site	Contractor	Entire construction site	Landfill Gas Hazard Assessment Guidance Note (EPD/TR8/97) F&IU (Confined Spaces) Regulations Code of Practice on Safety	√
S7	LFG12	Frequency and location of LFG monitoring within excavation area should be determined prior to commencement of works. LFG monitoring in excavations should be conducted at no more than 10mm from exposed ground surface.				and Health at Work in Confined Spaces	✓

EIA	EM&A	Recommended Precautionary/Mitigation Measures	Objectives of the	Who to	Location of	What requirement or	Status
Ref.	Log Ref	(to be implemented when the trigger level is exceeded, where necessary)	Recommended Measures & Main Concerns to address	implement the measures?	the measures	standards for the measures to achieve?	
LFG	NENT	ISU E. A.					
		dfill Extension	· · · · · · · · · · · · · · · · · · ·		T =		
S7	LFG13	For excavation works, LFG monitoring should be conducted (1) at ground surface prior to excavation, (2) immediately before workers entering excavations, (3) at the beginning of each half-day work, and (4) periodically throughout the working day when workers are in the excavation.	To minimise the risk of LFG hazards to personnel in construction site	Contractor	Entire construction site	Landfill Gas Hazard Assessment Guidance Note (EPD/TR8/97) F&IU (Confined Spaces) Regulations Code of Practice on Safety and Health at Work in Confined Spaces	√
S7	LFG14	Any cracks on ground level encountered on-site should be monitored for LFG periodically. Appropriate action should be taken in accordance with the action plan in Table 7.6 of EIA Report.					✓
S7	LFG15	LFG precautionary measures involved in excavation and piping works should be provided in accordance with LFG Guidance Note and included in Safety Plan of construction phase. Temporary offices or buildings should be located where free LFG has been proven or raised clear of ground at a separation distance of at least 500mm.					✓
S7	LFG16	For large development such as NENT landfill extension, a Safety Officer trained in the use of gas detection equipment and LFG-related hazards should be present on-site throughout the groundwork phase. The Safety Officer should be provided with an intrinsically safe portable instrument appropriately calibrated and capable of measuring the following gases: •CH ₄ : 0-100% and LEL: 0-100%/v •CO ₂ : 0-100% •O ₂ : 0-21%					√
S7	LFG17	Periodically during groundwork construction, the works area should be monitored for CH ₄ CO ₂ and O ₂ using appropriately calibrated portable gas detection equipment. The monitoring frequency and areas should be established prior to commencement of groundwork either by Safety Officer or appropriately qualified person. Routine monitoring should be carried out in all excavations, manholes, created by temporary storage of building materials on-site. Ali measurements in excavations should be made with monitoring tube located not more than 10mm from exposed ground surface.					✓

EIA Ref.	EM&A Log Ref	Recommended Precautionary/Mitigation Measures (to be implemented when the trigger level is exceeded, where necessary)	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	What requirement or standards for the measures to achieve?	Status
		dfill Extension (Cont'd)					
S7	LFG18	 For excavations deeper than 1m, measurements should be conducted: At ground surface before excavation commences; Immediately before any worker enters the excavation; At the beginning of each working day for entire period the excavation remains open; and Periodically throughout the working day whilst workers are in excavation. 	To minimise the risk of LFG hazards to personnel in construction site	Contractor	Entire construction site	Landfill Gas Hazard Assessment Guidance Note (EPD/TR8/97) F&IU (Confined Spaces) Regulations	✓
S7	LFG19	For excavations between 300mm and 1m, measurements should be conducted: Directly after excavation has been completed; and Periodic all whilst excavation remains open.				Code of Practice on Safety and Health at Work in Confined Spaces	✓
S7	LFG20	For excavations less than 300mm, monitoring may be omitted at the discretion of Safety Officer or appropriately qualified person.					✓

		gation Implementation Schedule (EMIS) Construction Phase								
EIA	EM&A	Recommended Precautionary/Mitigation Measures	Objectives of the	Who to	Location of	What requirement or	Status			
Ref.	Log	(to be implemented when the trigger level is exceeded, where	Recommended	implement	the measures	standards for the measures				
	Ref	necessary)	Measures & Main	the		to achieve?				
			Concerns to	measures?						
			address							
Lands	andscape and Visual Phases									
S8	LV1	Advanced screening tree planting	To minimise the	Contractor	Entire	DEVB TC(W) No. 4/2020 -	✓			
		Early planting using fast growing trees and tall shrubs at	impact on existing		construction	Tree Preservation				
		strategic locations within site to block major view corridors	vegetation retained		site					
		to the site from the VSRs, and to locally screen haul roads,	by personnel in			DEVB TC(W)) No. 6/2015 -				
		excavation works and site preparation works.	construction			Maintenance of Vegetation				
		Roadside planter and shrub planting design in front of	To provide initiation			and Hard Landscape				
		Cheung Shan Temple.	on permanent			Features				
S8	LV2	Boundary Green Belt planting	landscape and				N/A			
		Considerable planting belts proposed around the site	visual mitigation			DEVB TC(W) No. 6/2011 -				
		perimeter and the construction of temporary soil bunds will	measures			Maintenance of Man-made				
		screen the landfill operations to a certain degree. Fast				Slopes and Emergency				
		growing and fire resistant plant species will be used.				Repair on Stability of Land				
S8	LV3	Temporary landscape treatment as green surface cover					N/A			
		For certain areas where landfilling operations would have								
		to be suspended temporarily for periods of years, simple								
		temporary landscape treatment such as hydroseeding								
		should be considered. During construction and operational								
		phases, grass hydroseeding or synthetic covering material								
		of green colour should also be used as a temporary slope								
		cover if applicable.								
S8	LV4	Existing tree preservation					√			
		Transplant existing trees and vegetation, which are					Y			
		identified as ecologically significant in Ecological Impact								
		Assessment and as rare tree species recorded in the tree								
		survey, under circumstances where technically feasible.								
		For all affected trees, the principle of avoidance of tree								
		felling and tree transplanting of tree before felling should								
		apply whenever possible. A tree felling application should								
		be submitted to DEVB-GLTMS and be approved before								
		·								
		any trees are felled or transplanted.								

EIA	EM&A	Recommended Precautionary/Mitigation Measures	Objectives of the	Who to	Location of	What requirement or	Status
Ref.	Log	(to be implemented when the trigger level is exceeded, where	Recommended	implement	the measures	standards for the measures to	
	Ref	necessary)	Measures & Main	the		achieve?	
			Concerns to	measures?			
			address				
Ecolog	ЭУ						
Gener	al Protection	on Measures:					
S10	E1	Restriction of construction activities to the work areas that	To minimise	Contractor	Entire	Practice Note for Professional	✓
		would be clearly demarcated.	environmental		construction	Persons (ProPECC),	
S10	E2	Reinstatement of the work areas immediately after completion	impacts and		site	Construction Site Drainage	✓
		of the works.	therefore potential			(PN1/94)	
S10	E3	Only well-maintained plant should be operated on-site and plant	ecological impacts				✓
		should be serviced regularly during the construction	within and near the			Code of Practice on the	
		programme.	construction site			Packaging, Labelling and	
S10	E4	Machines and plant (such as trucks, cranes) that may be in				Storage of Chemical Wastes,	✓
		intermittent use should be shut down between work periods or				EPD (1992)	
		should be throttled down to a minimum.					
S10	E5	Plant known to emit noise strongly in one direction, where				ETWB TC(W)) No. 33/2002	√
		possible, be orientated so that the noise is directed away from				Management of Construction	,
		nearby NSRs.				and Demolition Material	
S10	E6	Silencers or mufflers on construction equipment should be				Including Rock	√
		properly fitted and maintained during the construction works.					,
S10	E7	Mobile plant should be sited as far away from NSRs as possible				DEVB TC(W) No. 6/2010 Trip	✓
		and practicable.				Ticket System for Disposal of	•
S10	E8	Material stockpiles, site office and other structures should be				Construction and Demolition	✓
		effectively utilised, where practicable, to screen noise from on-				Materials	,
		site construction activities.					
						ETWB TC(W)No.19/2005	
S10	E9	Use of "quiet" plant and working methods.				Environmental Management	✓
S10	E10	Construction phase mitigation measures in the Practice Note				on Construction Sites	✓
		for Professional Persons on Construction Site Drainage.					

EIA Ref.	••	Recommended Precautionary/Mitigation Measures (to be implemented when the trigger level is exceeded, where necessary)	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	What requirement or standards for the measures to achieve?	Status
S10	E11	tion Measures: Design and set up of the temporary on-site drainage system will be undertaken by the contractor prior to the commencement of construction.	To minimise environmental impacts and	Contractor	Entire construction	WBTC No. 12/2002, Specifications Facilitating the Use of Recycled Aggregates	✓
S10	E12	Design and incorporation of silt/sediment traps in the permanent drainage channels to enhance deposition rates and regular removal of reposited silt and grit.	therefore potential ecological impacts within and near the			WBTC Nos. 25/99,25/99A and 25/99C. Incorporation of Information on Construction	✓
S10	E13	Minimization of surface excavation works during the rainy seasons (April to September), and in particular, control of silty surface runoff during storm events, especially for areas located near steep slopes.	construction site			and Demolition Material Management in Public Works Subcommittee Papers	N/A
S10	E14	Regular inspection and maintenance of all drainage facilities and erosion and sediment control structures to ensure proper and efficient operation at all times and particularly following rainstorms.					✓
S10	E15	Provision of oil interceptors in the drainage system downstream of any oil/fuel pollution sources					√

Prepared by:

Aurecon Hong Kong Limited
Unit 1608, 16/F, Tower B, Manulife Financial Centre,
223 – 231 Wai Yip Street, Kwun Tong,
Kowloon Hong Kong S. A. R.

T: +852 3664 6888 F: +852 3664 6999

E: hongkong@aurecongroup.com



