



東業德勤測試顧問有限公司
ETS-TESTCONSULT LTD.TM

8/F Block B,
Veristrong Industrial Centre,
34-36 Au Pui Wan Street,
Fo Tan, Hong Kong

T: +852 2695 8318
F: +852 2695 3944
E: etl@ets-testconsult.com
W: www.ets-testconsult.com

ATAL-DEGREMONT-CHINA HARBOUR JOINT VENTURE

**CONTRACT NO. DC/2013/10 - DESIGN,
BUILD AND OPERATE SAN WAI
SEWAGE TREATMENT WORKS –
PHASE 1**


**MONTHLY EM&A REPORT
NO. 8**

(01 DECEMBER – 31 DECEMBER 2017)

Prepared by:


LO, Ting Yi

Certified by:


LAU, Chi Leung
Environmental Team Leader

Issued Date: 08 January 2018

Report No.: ENA80017

This report shall not be reproduced unless with prior written approval from this laboratory.



Drainage Services Department
Sewage Services Branch
Harbour Area Treatment Scheme
5/F, Western Magistracy
2A Po Fu Lam Road
Hong Kong

Your reference:

Our reference: HKDSD203/50/104775

Date: 12 January 2018

Attention: Ms Carol Ho

BY EMAIL & POST
(email: carolho@dsd.gov.hk)

Dear Sirs

Agreement No. HATS 02/2016
Services for Independent Environmental Checker (IEC) for
Contract No. DC/2013/10 – Design, Build and Operate San Wai Sewage Treatment Works – Phase 1
Monthly Environmental Monitoring and Audit Report No.8 (December 2017)

We refer to emails of 8, 9 and 12 January 2018 from ETS-Testconsult Limited attaching the Monthly Environmental Monitoring and Audit Report No.8 (December 2017).

We have no further comment and hereby verify the Monthly Environmental Monitoring and Audit Report No.8 (December 2017) in accordance with Clause 5.4 of the Environmental Permit no. EP-464/2013.

Should you have any queries, please do not hesitate to contact the undersigned or our Mr Nic Lam on 2618 2831.

Yours faithfully
ANewR CONSULTING LIMITED

Adi Lee
Independent Environmental Checker

LYMA/LHHN/WCKJ/lhnh

cc AECOM – Mr Patrick Leung (email: patrick.leung@swstw-aecom.com)
ETS-Testconsult Limited – Mr C L Lau (email: env@ets-testconsult.com)



TABLE OF CONTENTS

EXECUTIVE SUMMARY

1	INTRODUCTION	1-2
1.1	Basic Project Information	1
1.2	Project Organization	2
1.3	Construction Programme	2
1.4	Construction Works Undertaken During the Reporting Period	2
2	AIR QUALITY MONITORING	3-7
2.1	Monitoring Requirements	3
2.2	Monitoring Equipment	3-4
2.3	Monitoring Parameters, Frequency and Duration	4
2.4	Action and Limit Levels	5
2.5	Results and Observations	5
2.6	Event and Action Plan	5-7
3	NOISE MONITORING	8-11
3.1	Monitoring Requirements	8
3.2	Monitoring Equipment	8
3.3	Monitoring Duration and Frequency	8
3.4	Monitoring Locations	8
3.5	Monitoring Methodology	9
3.6	Actions and Limit Level	9
3.7	Results and Observation	9
3.8	Event and Action Plan	10-11
4	WATER QUALITY MONITORING	11-16
4.1	Monitoring Requirements	11
4.2	Monitoring Methodology and Equipment	11
4.3	Monitoring Frequency	12
4.4	Quality Assurance (QA) / Quality Control (QC)	12
4.5	Action and Limit Levels	12-13
4.6	Result and Observation	13
4.7	Event and Action Plan	13-16
5	ENVIRONMENTAL SITE INSPECTION AND AUDIT	16-20
5.1	Site Inspection	16
5.2	Advice on the Solid and Liquid Waste Management Status	16-17
5.3	Discharge License and Results of Effluent Monitoring	17
5.4	Environmental Licenses and Permits	17
5.5	Implementation Status of Environmental Mitigation Measures	17-19
5.6	Summary of Exceedance of the Environmental Quality Performance Limit	19
5.7	Summary of Complaints, Notification of Summons and Successful Prosecution	19-20
6	FUTURE KEY ISSUES	20-21
6.1	Construction Programme for the Coming Months	20
6.2	Key Issues for the Coming Month	20-21
6.3	Environmental Monitoring and Site Inspection Schedule for the Coming Month	21
7	CONCLUSION	21
7.1	Conclusion	21

LIST OF TABLES

Table 1.1	Contact Information of Key Personnel
Table 2.1	Air Quality Monitoring Equipment
Table 2.2	Monitoring Parameters, Duration and Frequencies of Impact Air Quality Monitoring
Table 2.3	Time Schedule of Impact Air Quality Monitoring
Table 2.4	The criteria of Action and Limit Levels for Air Quality
Table 2.5	Action and Limit Levels for 1-hour TSP and 24-hour TSP
Table 2.6	Event and Action Plan for Air Quality (Dust) during Construction Phase
Table 3.1	Noise Monitoring Equipment
Table 3.2	Time Schedule of Impact Noise Monitoring
Table 3.3	Noise Monitoring Stations
Table 3.4	Action and Limit Levels for Noise Monitoring
Table 3.5	Event/Action Plan for Construction Noise
Table 4.1	Summary of Testing Procedures for water samples
Table 4.2	Monitoring Frequency of Water Quality Monitoring
Table 4.3	Time Schedule of Impact Water Quality Monitoring
Table 4.4	The criteria of Action and Limit Levels for Water Quality
Table 4.5	Action and Limit Levels for Water Quality
Table 4.6	Event and Action Plan for Water Quality
Table 5.1	Summary of observation of site inspections
Table 5.2	Summary of Quantities of Inert C&D Materials
Table 5.3	Summary of Quantities of C&D Materials
Table 5.4	Summary of Environmental Complaints Notification of Summons and Successful Prosecution

LIST OF APPENDICES

Appendix A	Location of Work Area
Appendix B	Project Organization Chart
Appendix C	Construction Programme
Appendix D1	Calibration Certificates for Impact Air Quality Monitoring Equipment
Appendix D2	Impact Air Quality Monitoring Results
Appendix D3	Graphical Plots of Impact Air Quality Monitoring Results
Appendix E1	Calibration Certificates for Impact Noise Monitoring Equipment
Appendix E2	Impact Noise Monitoring Results
Appendix E3	Graphical Plots of Impact Noise Monitoring Data
Appendix F1	Calibration Certificates for Impact Water Quality Monitoring Equipments
Appendix F2	Impact Water Quality Monitoring Results
Appendix F3	Graphical Plots of Impact Water Quality Monitoring Data
Appendix G	Weather Condition
Appendix H	Environmental Site Inspection Checklists
Appendix I	Waste Flow Table
Appendix J	Environmental Licenses and Permits
Appendix K	Implementation Schedule for Environmental Mitigation Measures (EMIS)
Appendix L	Environmental Site Inspection Schedule
Appendix M	Laboratory Report for Discharge Water

FIGURES

Figure 1	Air Quality and Noise Monitoring Stations
Figure 2	Water Quality Monitoring Stations

EXECUTIVE SUMMARY

This Monthly Environmental Monitoring and Audit (EM&A) Report is prepared for Contract No. DC/2013/10 - Design, Build and Operate San Wai Sewage Treatment Works – Stage 1 (the Project) (hereafter referred to as “the Contract”). The Contract was awarded to ATAL-DEGREMONT-CHINA HARBOUR JOINT VENTURE (ADCJV) by the Drainage Services Department (DSD) and ETS-Testconsult Limited was appointed as the Environmental Team (ET) by ADCJV to implement the EM&A program in compliance with the EP and the EM&A Manuals.

According to the Section 25 of the Particular Specification (PS) and the Environmental Permit No. EP-464/2013, an EM&A programme should be implemented in accordance with the procedures and requirements in the EM&A Manual of the approved EIA report (Registration No. AEIAR-072/2003). The scope of monitoring works includes air quality, construction noise, water quality and environmental site audit.

Baseline monitoring was completed in April 2017. Action and Limit Levels were established for air quality, noise and water quality parameters based on the baseline monitoring results.

This is the eighth Monthly Environmental Monitoring and Audit (EM&A) Report for the Contract which summaries findings of the EM&A works conducted during the reporting period from 01 December 2017 to 31 December 2017.

Site Activities

As informed by the Contractor, site activities were carried out in this reporting month:

- *Sheet Piling (ELS);*
- *Substructure (ELS & Bulk excavation);*
- *Piling Foundation (Prebored H-pile);*
- *Substructure (rc structure);*
- *Pile Loading Test;*
- *Post-Drilling (Investigation and verification of the quality of socketed H-piles);*
- *Slope works and Retaining Wall (Eastern Portion);*
- *Drainage Outlet connection (Effluent Connection to the Existing Junction Chamber);*
- *Removal of ELS;*
- *Backfilling;*
- *Diversion of Existing Watermains by WSD*

Environmental Monitoring and Audit Progress

The monthly EM&A programme was undertaken in accordance with the EM&A Manual for this Contract. The summary of the monitoring activities in this reporting month is listed below:

- *24-hour TSP Monitoring: 5 Occasions at 2 designated locations*
- *1-hour TSP Monitoring: 15 Occasions at 2 designated locations*
- *Noise Monitoring (Day-time): 5 Occasions at 2 designated locations*
- *Water Quality Monitoring: 13 Occasions at 1 designated location*
- *Weekly Site inspection: 5 Occasions*

Air Quality Monitoring

No exceedance of Action and Limit levels was recorded for 1-hr and 24-hr TSP monitoring in the reporting month.

Noise Monitoring

No exceedance of Action and Limit levels for noise monitoring was recorded in the reporting month.

Water Quality Monitoring

According to the summary of water monitoring results, no exceedance of Action and Limit levels was recorded in this reporting month.

Weekly Site Inspections

In general, performance on environmental mitigation measures implemented was found to be satisfactory in this reporting month. The major findings observed during site inspections are presented in the **Section 5.0**.

Complaint Log

There was no complaint received in relation to the environmental impact during the reporting period.

Notifications of Summons and Successful Prosecutions

There were no notifications of summons or prosecutions received during the reporting period.

Reporting Change

There were no reporting changes during the reporting period.

Future Key Issues

The future key issues to be undertaken in the upcoming month are as follows:

- Substructure (ELS & Bulk excavation);
- Substructure (rc structure);
- Piling Foundation (Prebored H-pile);
- Pile Loading Test;
- Post-Drilling(Investigation and verification of the quality of socketed H-piles);
- Substructure (rc structure);
- Backfilling;
- Slope works and Retaining Wall (Eastern Portion);
- Slope works (Northern Portion);
- Drainage Inlet connection (Diversion of Three Existing Sewage Rising Mains);
- Drainage Outlet connection (Effluent Connection to the Existing Junction Chamber)
- EVA (Road & Drainage);
- Emergency By-Pass Pipe;
- Diversion of Existing Watermains by WSD

1. INTRODUCTION

1.1. Basic Project Information

- 1.1.1. This Monthly Environmental Monitoring and Audit (EM&A) Report is prepared for Contract No. DC/2013/10 - Design, Build and Operate San Wai Sewage Treatment Works – Stage 1 (the Project) (hereafter referred to as “the Contract”). The Contract was awarded to ATAL-DEGREMONT-CHINA HARBOUR JOINT VENTURE (ADCJV) by the Drainage Services Department (DSD) and ETS-Testconsult Limited was appointed as the Environmental Team (ET) by ADCJV to implement the EM&A program in compliance with the EP and the EM&A Manuals.
- 1.1.2. The project involves expansion of the preliminary treatment works at San Wai STW from 164,000 m³/d to 200,000 m³/d Average Dry Weather Flow, upgrading the preliminary treatment level to CEPT and adding centralized disinfection. The site layout plan is shown in **Appendix A**.
- 1.1.3. According to the Section 25 of the Particular Specification (PS) and the Environmental Permit No. EP-464/2013, an EM&A programme should be implemented by an independent Environmental Team (ET) in accordance with the procedures and requirements in the EM&A Manual of the approved EIA report (Registration No. AEIAR-072/2003). These documents are available through the EIA Ordinance Register. The construction works of the Contract commenced on 16 May 2017.
- 1.1.4. The scope of monitoring works includes air quality, construction noise, water quality and environmental site audit. The EM&A requirements for each parameter described in the following sections include:
- *All monitoring parameters;*
 - *Monitoring schedules for the reporting month and forthcoming months;*
 - *Action and Limit levels for all environmental parameters;*
 - *Event/Action Plans;*
 - *Environmental mitigation measures, as recommended in the Project EIA study final report; and*
 - *Environmental requirements in contract documents.*
- 1.1.5. As part of the project EM&A program, baseline monitoring was conducted from 21 March 2017 to 15 April 2017 to determine the ambient environmental conditions before the project commence any major construction works and it had been verified by IEC and endorsed by EPD.
- 1.1.6. This is the eighth Monthly Environmental Monitoring and Audit (EM&A) Report for the Contract which summaries the audit findings of the EM&A programme during the reporting period from 01 December to 31 December 2017.

1.2. Project Organization

1.2.1. The project organization structure and lines of communication with respect to the on-site environmental management structure is shown in **Appendix B**. The key personnel contact names and numbers are summarized in **Table 1.1**.

Table 1.1 Contact Information of Key Personnel

Party	Position	Name of Key Staff	Tel. No.	E-mail
Supervising Officer (AECOM Asia Co. Ltd.)	Resident Engineer	Mr. Patrick Leung	5222 6561	patrick.leung@swstw-aecom.com
Independent Environmental Checker (ANewR Consulting Limited)	Technical Director	Mr. Adi Lee	2618 2836	aymlee@anewr.com
	Senior Environmental Consultant	Mr. Nic Lam	2618 2836	nhhlam@anewr.com
Contractor (ATAL-DEGREMONT-CHINA HARBOUR JOINT VENTURE)	Environmental Officer	Mr. Johnny So	9513 8899	johnny.so@c302.checkk.com
	Environmental Supervisor	Ms Cherry Ye	6237 1125	cherry.ye@c302.checkk.com
Environmental Team (ETS-Testconsult Ltd.)	Environmental Team Leader	Mr. C. L. Lau	2946 7791	env@ets-testconsult.com

1.3. Construction Programme

1.3.1. A copy of the Contractor's construction programme is provided in **Appendix C**.

1.4. Construction Works Undertaken During the Reporting Period

1.4.1. A summary of the construction activities undertaken during this reporting period is shown below:

- *Sheet Piling (ELS);*
- *Substructure (ELS & Bulk excavation);*
- *Piling Foundation (Prebored H-pile);*
- *Substructure (rc structure);*
- *Pile Loading Test;*
- *Post-Drilling (Investigation and verification of the quality of socketed H-piles);*
- *Slope works and Retaining Wall (Eastern Portion);*
- *Drainage Outlet connection (Effluent Connection to the Existing Junction Chamber);*
- *Removal of ELS;*
- *Backfilling;*
- *Diversion of Existing Watermains by WSD*

2. AIR QUALITY MONITORING

2.1. Monitoring Requirements

- 2.1.1. 1-hr and 24-hr TSP levels were monitored in the reporting month in accordance with the EM&A Manual. Two air monitoring locations were selected which was shown in **Figure 1**.

2.2. Monitoring Equipment

1-hour TSP Monitoring

1-hour TSP levels were measured by using dust meter which are capable of producing comparable results as the by high volume sampling method, to indicate short event impacts. The dust meter is compliant to the clause 1.2.5 of "General Technical Requirement of Environmental Monitoring" and clause 2.2 of "Generic Environmental Monitoring and Audit Manual".

Table 2.1 summarized the dust meter model used during the baseline monitoring. Copies of calibration certificates for dust meters were attached in **Appendix D1**.

Table 2.1 Air Quality Monitoring Equipment

Equipment	Model
Dust Meter	SIBATA LD-3B
High volume sampler (HVS)	Greasby GMW (GS2310)
Calibrator	Tisch TE-5025A

1-hr air quality monitoring (Dust Meter)

Measuring Procedures

The measuring procedures of the dust meter are in accordance with the Manufacturer's instruction Manual as follows:

- Press POWER to ON, check the battery indicator to ensure whether the power supply is enough to conduct the TSP monitoring;
- Press TIMER SET to Manual;
- Press START/STOP SWITCH to start the TSP monitoring;
- Press START/STOP SWITCH to stop the TSP monitoring after monitoring complete;
- Record measured COUNT directly from the dust meter and calculate the TSP level by using the equation of the certificate.

Maintenance & Calibration (QA/QC)

- Dust meter should be checked at 3-month intervals and calibrated at half-year intervals throughout all stages of air quality monitoring.

24-hr air quality monitoring (HVS)

Instrumentation

High volume sampler, as HVS, (Greasby GMWS2310) complete with appropriate sampling inlets were employed for both 1-hour and 24-hour TSP monitoring. The sampler is composed of a motor, a filter holder, a flow controller and a sampling inlet and its performance specification complies with that required by USEPA standard Title 40, Code of Federation Regulations Chapter 1 (Part 50).

Installation

The installation of HVS refers to the requirement stated in EM&A Manual.

Operation/Analytical Procedures

Operating/analytical procedures for the operation of HVS are as below:

- Prior to the commencement of the dust sampling, the flow rate of the high volume sampler was properly set (between 0.6m³/min and 1.7m³/min.) in accordance with the manufacturer's

instruction to within the range recommended in USEPA Standard Title 40, CFR Part 50. The flow rate was indicated on the flow rate chart.

- For TSP sampling, fiberglass filters (Whatman G653) were used.
- The power supply was checked to ensure the sampler worked properly.
- On sampling, the sampler was operated 5 minutes to establish thermal equilibrium before placing any filter media at designated air monitoring station.
- The filter holding frame was then removed by loosening the four nuts and carefully a weighted and conditioned filter was centered with the stamped number upwards, on a supporting screen.
- The filter was aligned on the screen so that the gasket formed an air-tight seal on the outer edges of the filter. Then the filter holder frame was tightened to the filter holder with swing bolts. The applied pressure should be sufficient to avoid air leakage at the edges.
- The programmable timer will be set for a sampling month of 1 hour or 24 hours. Information was recorded on the record sheet, which included the starting time, the weather condition and the filter number (the initial weight of the filter paper can be found out by using the filter number.).
- After sampling, the filter was transferred from the filter holder of the HVS to a sealed plastic bag and sent to the laboratory for weighting. The elapsed time was also recoded.
- Before weighting, all filters were equilibrated in desiccators for 24 hour with the temperature of $25^{\circ}\text{C} \pm 3^{\circ}\text{C}$ and the relative humidity (RH) $<50\% \pm 5\%$.

Maintenance & Calibration (QA/QC)

- HVS and their accessories should be maintained in good working condition, such as replacing motor brushes routinely and checking electrical wiring to ensure a continuous power supply.
- HVS should be calibrated at bi-monthly intervals.

Wind Data Monitoring

Wind data (wind speed and wind direction) were directly extracted from Wetland Park Station of Hong Kong Observatory. All wind data during this reporting month are shown in **Appendix G**.

2.3. Monitoring Parameters, Frequency and Duration

- 2.3.1.** Table 2.2 summarizes the monitoring parameters, monitoring duration and frequencies of impact air quality monitoring.

Table 2.2 Monitoring Parameters, Duration and Frequencies of Impact Air Quality Monitoring

Parameter	Duration	Frequency
1-hr TSP	1 hr (0800-1900)	Three times per 6 days
24-hr TSP	24 hr	Once per 6 days

- 2.3.2.** In this reporting period, a total of 15 occasions of 1-hour TSP monitoring and 6 events of 24-hour TSP monitoring were undertaken and the schedule was shown in **Table 2.3**

Table 2.3 Time Schedule of Impact Air Quality Monitoring

December 2017						
Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
					1	2
3	4 ▼	5	6	7	8	9 ▼
10	11	12	13	14	15 ▼	16
17	18	19	20	21 ▼	22	23
24	25	26	27 ▼	28	29	30
31						

Remark: (▼) = Air quality monitoring carried out by ET.

2.4. Action and Limit Levels

The criteria for Action and Limit levels have been set out in the contract document of the Project as follows:

Table 2.4 The criteria of Action and Limit Levels for Air Quality

Parameters	Action	Limit
1-hour TSP Level ($\mu\text{g}/\text{m}^3$)	For baseline level $\leq 384\mu\text{g}/\text{m}^3$, Action level = (baseline level plus*1.3 + Limit Level) / 2	500 $\mu\text{g}/\text{m}^3$
	For baseline level $>384\mu\text{g}/\text{m}^3$, Action level = Limit Level	
24-hour TSP Level ($\mu\text{g}/\text{m}^3$)	For baseline level $< 200\mu\text{g}/\text{m}^3$, Action level = (baseline level plus*1.3 + Limit Level) / 2	260 $\mu\text{g}/\text{m}^3$
	For baseline level $\geq 200\mu\text{g}/\text{m}^3$, Action level = Limit Level	

Following the criteria shown in **Table 2.4**, the Action and Limit levels for 1-hour TSP derived as illustrated in **Table 2.5**.

Table 2.5 Action and Limit Levels for 1-hour TSP and 24-hour TSP

Air Quality Monitoring Station	1-hr TSP ($\mu\text{g}/\text{m}^3$)		24-hr TSP ($\mu\text{g}/\text{m}^3$)	
	Action Level	Limit Level	Action Level	Limit Level
ASR1a	309	500	260	260
ASR2a	292	500	228	260

2.5. Results and Observations

2.5.1. 1-hour and 24-hour TSP Monitoring Results

Monitoring data of both 1-hour and 24-hour TSP monitoring carried out in this reporting month are summarized in **Appendix D2**. Graphical presentation of 1-hour and 24-hour TSP monitoring results for the reporting month is shown in **Appendix D3**. Wind data included wind speed and wind direction was extracted from Wetland Park Station of Hong Kong Observatory during this reporting month and is presented in **Appendix G**.

No exceedance of Action and Limit Level of 1-hr TSP and 24-hour TSP monitoring results was recorded during the reporting month.

2.5.2. Observation

Generally, 1-hour TSP and 24-hour TSP monitoring results fluctuated well below the Action Level in this reporting period. The major dust source observed near the monitoring stations was mainly from vehicles passing by the container yards and general earth works. It can be concluded that the contractor implemented sufficient dust mitigation measures during this reporting month.

2.6. Event and Action Plan

If the impact monitoring results exceed the Action and Limit Levels, the actions specified in **Table 2.6** shall be carried out.

Table 2.6 Event and Action Plan for Air Quality (Dust) during Construction Phase

EVENT	ACTION			
	ET	IEC	ER	CONTRACTOR
Action Level being exceeded for one sample	<ol style="list-style-type: none"> 1. Identify source; 2. Inform IEC and ER; 3. Repeat measurement to confirm finding; 4. Increase monitoring frequency to daily. 	<ol style="list-style-type: none"> 1. Check monitoring data submitted by ET; 2. Check Contractor's working method. 	<ol style="list-style-type: none"> 1. Notify Contractor. 	<ol style="list-style-type: none"> 1. Rectify any unacceptable practice; 2. Amend working methods if appropriate.
Action Level being exceeded for two or more consecutive samples	<ol style="list-style-type: none"> 1. Identify source; 2. Inform IEC and ER; 3. Repeat measurements to confirm findings; 4. Increase monitoring frequency to daily; 5. Discuss with IEC and Contractor on remedial actions required; 6. If exceedance continues, arrange meeting with IEC and ER; 7. If exceedance stops, cease additional monitoring. 	<ol style="list-style-type: none"> 1. Check monitoring data submitted by ET; 2. Check Contractor's working method; 3. Discuss with ET and Contractor on possible remedial measures; 4. Advise the ER on the effectiveness of the proposed remedial measures; 5. Supervise implementation of remedial measures. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of failure in writing; 2. Notify Contractor; 3. Ensure remedial measures are properly implemented. 	<ol style="list-style-type: none"> 1. Submit proposals for remedial actions to IEC within 3 working days of notification; 2. Implement the agreed proposals; 3. Amend proposal if appropriate.
Limit Level being exceeded for one sample	<ol style="list-style-type: none"> 1. Identify source; 2. Inform IEC, ER and EPD; 3. Repeat measurement to confirm finding; 4. Increase monitoring frequency to daily; 5. Assess effectiveness 	<ol style="list-style-type: none"> 1. Check monitoring data submitted by ET and Contractor's working method; 2. Discuss with Contractor on the possible mitigation measures; 3. Review the proposed 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of failure in writing; 2. Notify Contractor; 3. Check monitoring data and Contractor's working methods; 4. Discuss with IEC and 	<ol style="list-style-type: none"> 1. Take immediate action to avoid further exceedance; 2. Submit proposals for remedial actions to ER within 3 working days of notification; 3. Implement the agreed proposals;

EVENT	ACTION			
	ET	IEC	ER	CONTRACTOR
	of Contractor's remedial actions; 6. Keep EPD and ER informed of the results.	mitigation measures submitted by Contractor and advise the ER accordingly.	Contractor on potential remedial actions; 5. Ensure remedial actions properly implemented.	4. Amend proposal if appropriate.
Limit Level being exceeded for two or more consecutive samples	1. Identify source; 2. Inform IEC, ER and EPD the causes & actions taken for the exceedance s; 3. Repeat measurement to confirm findings; 4. Increase monitoring frequency to daily; 5. Investigate the causes of exceedance; 6. Arrange meeting with EPD and ER to discuss the remedial actions to be taken; 7. Assess effectiveness of Contractor's remedial actions and keep EPD and ER informed of the results; 8. If exceedance stops, cease additional monitoring.	1. Check monitoring data submitted by ET and Contractor's working method; 2. Discuss with Contractor on the possible mitigation measures; 3. Review the proposed mitigation measures submitted by Contractor and advise the ER accordingly; 4. Supervise the implementation of mitigation measures.	1. Confirm receipt of notification of failure in writing; 2. Notify Contractor; 3. Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented; 4. Discuss with IEC and the Contractor on potential remedial actions; 5. Review Contractor's remedial actions whenever necessary to assure their effectiveness; 6. If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated.	1. Take immediate action to avoid further exceedance; 2. Submit proposals for remedial actions to ER within 3 working days of notification; 3. Implement the agreed proposals; 4. Resubmit proposals if problem still not resolved; 5. Stop the relevant portion of works as determined by the ER until the exceedance is abated.

3. NOISE MONITORING

3.1. Monitoring Requirements

- 3.1.1. Noise levels (L_{eq} , L_{10} and L_{90}) were monitored in the reporting month in accordance with the EM&A Manual.

3.2. Monitoring Equipment

Sound level meters used for impact noise monitoring were Type 1 sound level meters capable of giving a continuous readout of the noise level reading including equivalent continuous sound pressure level (L_{eq}) and percentile sound pressure level (L_x). They complied with International Electro technical Commission Publications 651:1979 (Type 1) and 804:1985 (Type 1). **Table 3.1** summarized the noise monitoring equipment model used during the baseline monitoring. Copies of calibration certificates for noise meters and calibrators were attached in **Appendix E1**.

Table 3.1 Noise Monitoring Equipment

Noise Monitoring Equipment	Model
Sound Level Meter	Rion NL-52
Sound Level Calibrator	Rion NC-73 / Castle GA607

3.3. Monitoring Duration and Frequency

- 3.3.1. Impact noise monitoring for the A-weighted levels L_{eq} , L_{10} and L_{90} in 30-minute interval was recorded once per 6 days.
- 3.3.2. In this reporting period, a total of 5 occasions of noise monitoring were undertaken and the schedule was shown in **Table 3.2**

Table 3.2 Time Schedule of Impact Noise Monitoring

December 2017						
Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
					1	2
3	4 ▼	5	6	7	8	9 ▼
10	11	12	13	14	15 ▼	16
17	18	19	20	21 ▼	22	23
24	25	26	27 ▼	28	29	30
31						

Remark: (▼) = Noise monitoring carried out by ET.

3.4. Monitoring Locations

Two noise monitoring stations, NSR1a (晉榮貨櫃服務有限公司) and NSR2a (永康貨櫃服務有限公司) which shown in **Figure 1**, were required to perform impact noise monitoring.

The impact noise monitoring programme was summarized in **Table 3.3**.

Table 3.3 Noise Monitoring Stations

Noise monitoring station	Type of Measurement
NSR1a	Façade
NSR2a	Free Field

3.5. Monitoring Methodology

Instrumentation

Integrating Sound Level Meters were employed for noise monitoring.

Operation/Analysis Procedures

- The Sound Level Meter was set on a tripod at a height of 1.2m above the ground.
- For free field measurement, the meter was positioned away from any nearby reflective surfaces.
- The battery condition was checked to ensure the correct functioning of the meter.
- Parameters such as frequency weighting, the time weighting and the measurement time were set as follows:
 - Frequency weighting : A
 - Time weighting : Fast
 - Time measurement : 30 mins
- Prior to and after each noise measurement, the meter was calibrated using a Calibrator for 94 dB at 1000HZ. If the difference in the calibration level before and after measurement was more than 1 dB(A), the measurement would be considered invalid and repeat measurement would be required after re-calibration or repair of the equipment.
- During the monitoring period, the L_{eq} , L_{10} and L_{90} were recorded. In addition, site conditions and noise sources were recorded on a standard record sheet.
- 3dB(A) correction had been added to the results if noise measurements were free-field.
- Noise monitoring would be cancelled in the presence of fog, rain, storm, wind with a steady speed exceeding 5m/s, or wind gusts exceeding 10m/s.

Maintenance and Calibration (QA/QC)

- The microphone head of the sound level meter and calibrator are cleaned with soft cloth at quarterly intervals.
- The meters are sent to the HOKLAS accredited laboratory or equivalent to check and calibrated at yearly intervals.

3.5. Actions and Limit Level

The Action and Limit Levels were established in **Table 3.4** for noise monitoring.

Table 3.4 Action and Limit Levels for Noise Monitoring

Time Period	Action	Limit
0700 –1900 hrs normal weekdays	When one documented complaint is received	75 dB(A)*

Remark: (*)70dB(A) for schools and 65dB(A) for schools during school examination period

3.6. Results and Observations

3.6.1. Results

Monitoring data of noise monitoring carried out in this reporting month are summarized in **Appendix E2**. Graphical presentation of noise monitoring results for the reporting month is shown in **Appendix E3**.

No exceedance of Action and Limit Level of noise monitoring results was recorded during the reporting month.

3.6.2. Observation

The noise monitoring data were found to be lower than the limit level. The major noise source during the monitoring event was the vehicles passing through the container yard entrance and the general earth works inside the construction site.

3.8. Event and Action Plan

If the impact monitoring results exceed the Action and Limit Levels, the actions specified in **Table 3.5** shall be carried out.

Table 3.5 Event/Action Plan for Construction Noise

EVENT	ACTION			
	ET	IEC	ER	CONTRACTOR
Action level	<ol style="list-style-type: none"> 1. Notify IEC and Contractor; 2. Carry out investigation; 3. Report the results of investigation to the IEC and Contractor; 4. Discuss with the Contractor and formulate remedial measures ; 5. Increase monitoring frequency to check the effectiveness of mitigation measures. 	<ol style="list-style-type: none"> 1. Review the analyzed results submitted by the ET; 2. Review the proposed remedial measures by the Contractor and advise the ER accordingly; 3. Supervise the implementation of remedial measures. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification in writing; 2. Notify Contractor; 3. Require Contractor to propose remedial measures for the analyzed noise problem; 4. Ensure mitigation measures are properly implemented. 	<ol style="list-style-type: none"> 1. Submit noise mitigation proposal to IEC; 2. Implement noise mitigation proposals.
Limit level	<ol style="list-style-type: none"> 1. Notify IEC, ER, EPD & Contractor; 2. Identify source; 3. Repeat measurement to confirm findings; 4. Increase monitoring frequency; 5. Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented; 6. Inform IEC, ER and EPD 	<ol style="list-style-type: none"> 1. Discuss amongst ER, ET, and Contractor on the potential remedial actions; 2. Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly; 3. Supervise the implementation of remedial measures. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification in writing; 2. Notify Contractor; 3. Require Contractor to propose remedial measures for the analyzed noise problem; 4. Ensure mitigation measures are properly implemented; 5. If exceedances continues, consider what portion of the 	<ol style="list-style-type: none"> 1. Undertake immediate action to avoid further exceedance; 2. Submit proposals for remedial actions to IEC within 3 working days of notification; 3. Implement the agreed proposals; 4. Resubmit proposals if problem still not under control; 5. Stop the relevant portion of

	<p>the causes and actions taken for the exceedances;</p> <p>7. Assess the effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results;</p> <p>8. If exceedance stops, cease additional monitoring.</p>		<p>work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated.</p>	<p>works as determined by ER, until the exceedance is abated.</p>
--	--	--	---	---

4. WATER QUALITY MONITORING

4.1. Monitoring Requirements

- 4.1.1. Water quality was monitored in the reporting month in accordance with the EM&A Manual at one alternative water quality monitoring station, R1b (at Tin Shui Wai Nullah) which shown in **Figure 2**.

4.2. Monitoring Methodology and Equipment

For In-situ Water Quality Measurement

Dissolved Oxygen (DO) measuring equipment

A portable, weatherproof DO-measuring meter with built-in salinity compensation (e.g. YSI 85, YSI Pro 2030 or equivalent) was used in the baseline monitoring. It can be capable for measuring dissolved oxygen level in the range of 0-20 mg/L and 0-200 % saturation.

For Water Sampling and Sample Analysis

Water Sampler

A water sampler comprising a metal bucket was lowered into the water body.

Water Container

The sample container, made by high-density polythene, was rinsed with a portion of the water sample. The water sample was then transferred to the container, labelled with a unique sample ID and sealed with a screw cap. The water samples were stored in a cool box maintained at 4°C. The water samples will then be delivered to Environmental Laboratory of ETS-Testconsult Ltd (HOKLAS Registration No. 022) on the same day for analysis according to the Standard Method APHA 19ed.

The summary of testing methods of testing parameters required was shown in **Table 4.1**.

Table 4.1 Summary of Testing Procedures for water samples

Parameters	Testing Procedure	Detection Limit
Turbidity	Dissolved Oxygen Meter Measurement	0.1 NTU
Dissolved Oxygen	In house method refer to APHA 19 th ed 2130 B	0.01 mg/L
Total suspended solids	In house method refer to APHA 19 th ed 2540D	0.1 mg/L

4.3. Monitoring Frequency

- 4.3.1. Water samples were collected 3 times per week in 1 monitoring station. Three parameters including turbidity, dissolved oxygen and total suspended solids would be tested.

Table 4.2 Monitoring Frequency of Water Quality Monitoring

Parameters	Frequency	No. of sampling stations
Turbidity	3 times per week	1 station
Dissolved Oxygen		
Total suspended solids		

- 4.3.2. In this reporting period, a total of 13 occasions of water quality monitoring were undertaken and the schedule was shown in **Table 4.3**

Table 4.3 Time Schedule of Impact Water Quality Monitoring

December 2017						
Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
					1	2 ▼
3	4	5 ▼	6	7 ▼	8	9 ▼
10	11	12 ▼	13	14 ▼	15	16 ▼
17	18	19 ▼	20	21 ▼	22	23 ▼
24	25 ▼	26	27	28 ▼	29	30 ▼
31						

Remark: (▼) = Water quality monitoring carried out by ET.

4.4. Quality Assurance (QA) / Quality Control (QC)

For in-situ measurements, at each measurement / sampling, two consecutive measurements of turbidity and dissolved oxygen (DO) were taken. The probes were retrieved out of the water after the first measurement and then re-deployed for the second measurement. If the difference between the first and second measurement is greater than 25% the reading will be discarded and the measurements will be repeated.

For laboratory analysis of water, test method of all test parameters and the QA/QC samples were carried out in accordance with the requirements of HOKLAS.

For our QA/QC procedure, one QC sample, one duplicate sample and one sample spike of every batch of 20 samples were analyzed.

The calibration certifications of water quality monitoring equipments were shown in **Appendix F1**.

4.5. Actions and Limit Levels

The criteria for Action and Limit Levels have been set out as follows:

Table 4.4 The criteria of Action and Limit Levels for Water Quality

Parameters	Unit	Action Level	Limit Level
Turbidity	NTU	95%ile of baseline data	99%ile of baseline data
Dissolved Oxygen	mg/L	5%ile of baseline data	1%ile of baseline data
Suspended solids	mg/L	95%ile of baseline data	99%ile of baseline data

Following the criteria shown in **Table 4.4**, the Action and Limit Levels for monitoring parameters derived as illustrated in **Table 4.5**.

Table 4.5 Action and Limit Levels for Water Quality

Parameters	Unit	Action	Limit
Turbidity	NTU	19.8	20.5
Dissolved Oxygen	mg/L	1.84	1.81
Suspended Solid	mg/L	17.0	17.8

4.6. Result and Observation

4.6.1. Result

Monitoring data of water quality monitoring carried out in this reporting month are summarized in **Appendix F2**. Graphical presentation of the monitoring results for the reporting month is shown in **Appendix F3**.

No exceedance of Action and Limit Level of water quality monitoring results was recorded during the reporting month.

4.6.2. Observation

Generally, the turbidity and suspended solids were found to be lower than the action level. Besides, all results of dissolved oxygen measured in this reporting month were higher than the action level.

4.7. Event and Action Plan

If the impact monitoring results of the individual parameters exceed the Action and Limit Levels, the actions specified in **Table 4.6** shall be carried out.

Table 4.6 Event and Action Plan for Water Quality

Event	Action			
	ET Leader	IEC	ER	Contractor
Action Level being exceeded by one sampling day	<ol style="list-style-type: none"> Repeat in-situ measurement to confirm findings; Identify reasons for non-compliance and sources of impact; Inform IEC and Contractor; Check monitoring data, all plant, equipment and Contractor's working methods; Discuss mitigation measures 	<ol style="list-style-type: none"> Discuss with ET and Contractor on the mitigation measures; Review proposals on mitigation measures submitted by Contractor and advise the ER accordingly; Assess the effectiveness of the implemented mitigation measures. 	<ol style="list-style-type: none"> Discuss with IEC on the proposed mitigation measures; make agreement on the mitigation measures to be implemented; Assess the effectiveness of the implemented mitigation measures. 	<ol style="list-style-type: none"> Inform the ER and confirm notification of the non-compliance in writing; Rectify unacceptable practice; Check all plant and equipment Consider changes of working methods; Discuss with ET and IEC and propose mitigation measures to IEC and ER; Implement the agreed mitigation



Event	Action			
	ET Leader	IEC	ER	Contractor
	with IEC and Contractor; 6. Repeat measurement on next day of exceedance.			measures.
Action Level being exceeded by more than two consecutive sampling days	1. Repeat in-situ measurement to confirm findings; 2. Identify reasons for non-compliance and sources of impact; 3. Inform IEC and Contractor; 4. Check monitoring data, all plant, equipment and Contractor's working methods; 5. Discuss mitigation measures with IEC and Contractor; 6. Ensure mitigation measures are implemented; 7. Prepare to increase the monitoring frequency to daily; 8. Repeat measurement on next day of exceedance.	1. Discuss with ET and Contractor on the mitigation measures; 2. Review proposals on mitigation measures submitted by Contractor and advise the ER accordingly; 3. Assess the effectiveness of the implemented mitigation measures.	1. Discuss with IEC on the proposed mitigation measures; 2. Make agreement on the mitigation measures to be implemented; 3. Assess the effectiveness of the implemented mitigation measures.	1. Inform the ER and confirm notification of the non-compliance in writing; 2. Rectify unacceptable practice; 3. Check all plant and equipment; 4. Consider changes of working methods; 5. Discuss with ET and IEC and propose mitigation measures to IEC and ER within 3 working days; 6. Implement the agreed mitigation measures.
Limit Level being exceeded by one sampling day	1. Repeat in-situ measurement to confirm findings; 2. Identify reasons for non-compliance and sources	1. Discuss with ET and Contractor on the mitigation measures; 2. Review proposals on mitigation measures	1. Discuss with IEC, ET and Contractor on the proposed mitigation measures; 2. Request Contractor to critically	1. Inform the ER and confirm notification of the non-compliance in writing; 2. Rectify unacceptable practice;



Event	Action			
	ET Leader	IEC	ER	Contractor
	3. of impact; Inform IEC, Contract or and EPD; 4. Check monitoring data, all plant, equipment and Contractor's working methods; 5. Discuss mitigation measures with IEC, ER and Contractor; 6. Ensure mitigation measures are implemented; 7. Increase the monitoring frequency to daily until no exceedance of Limit Level.	submitted by Contractor and advise the ER accordingly; 3. Assess the effectiveness of the implemented mitigation measures.	review the working methods; 3. Make agreement on the mitigation measures to be implemented; 4. Assess the effectiveness of the implemented mitigation measures.	3. Check all plant and equipment; 4. Consider changes of working methods; 5. Discuss with ET, IEC and ER and propose mitigation measures to IEC and ER within 3 working days; 6. Implement the agreed mitigation measures.
Limit Level being exceeded by more than two consecutive sampling days	1. Repeat in-situ measurement to confirm findings; 2. Identify reasons for non-compliance and sources of impact; 3. Inform IEC, Contractor and EPD; 4. Check monitoring data, all plant, equipment and Contractor's working methods; 5. Discuss mitigation measures with IEC, ER and Contractor;	1. Discuss with ET and Contractor on the mitigation measures; 2. Review proposals on mitigation measures submitted by Contractor and advise the ER accordingly; 3. Assess the effectiveness of the implemented mitigation measures.	1. Discuss with IEC, ET and Contractor on the proposed mitigation measures; 2. Request Contractor to critically review the working methods; 3. Make agreement on the mitigation measures to be implemented; 4. Assess the effectiveness of the implemented mitigation measures; 5. Consider and instruct, if necessary,	1. Inform the ER and confirm notification of the non-compliance in writing; 2. Rectify unacceptable practice; 3. Check all plant and equipment; 4. Consider changes of working methods; 5. Discuss with ET, IEC and ER and propose mitigation measures to IEC and ER within 3 working days; 6. Implement the agreed

Event	Action			
	ET Leader	IEC	ER	Contractor
	6. Ensure mitigation measures are implemented; 7. Increase the monitoring frequency to daily until no exceedance of Limit Level for two consecutive days.		the Contractor to slow down or to stop all or part of the marine work until no exceedance of Limit Level.	7. mitigation measures; As directed by the ER, to slow down or to stop all or part of the marine work or construction activities.

5. ENVIRONMENTAL SITE INSPECTION AND AUDIT

5.1. Site Inspection

- 5.1.1. Site Inspections were carried out on a weekly basis to monitor the implementation of proper environmental pollution control mitigation measures for the project. During the reporting period, site inspections were carried out on 01, 06, 15, 21 & 29 December 2017.
- 5.1.2. Observations for the site inspections within this reporting period are summarized in **Table 5.1** and inspection checklists are attached in **Appendix H**.

Table 5.1 Summary of observation of site inspections

Date	Observations/Reminders	Follow-up Action	Closed Date
01 December 2017	1. Chemical containers without drip tray were observed.	1. Chemical containers were removed.	06 December 2017
06 December 2017	No items were observed.	--	--
15 December 2017	No items were observed.	--	--
21 December 2017	No items were observed.	--	--
29 December 2017	1. Oil stain was observed at Portion CEPT. Reminder 1 – The contractor was reminded to provide appropriate NRMM label on the air compressor.	Follow-up actions for outstanding observation will be inspected during the next site inspection.	--

5.2. Advice on the Solid and Liquid Waste Management Status

- 5.2.1. All types of waste arising from the construction work are classified into the following:
- Construction & Demolition (C&D) Material;
 - Chemical Waste;
 - General Refuse; and
 - Excavated Soil

- 5.2.2.** The quantities of waste for disposal in this Reporting Period are summarized in **Table 5.2** and **Table 5.3** and the Monthly Summary Waste Flow Table is shown in **Appendix I**. Whenever possible, materials were reused on-site as far as practicable.

Table 5.2 Summary of Quantities of Inert C&D Materials

Type of Waste	Quantity	Disposal Location
Reused in this Contract (Inert) (m ³)	0	--
Reused in other Projects (Inert) (m ³)	0	--
Disposed as Public Fill (Inert) (m ³)	10,528	Tuen Mun 38 Fill Bank

Table 5.3 Summary of Quantities of C&D Materials

Type of Waste	Quantity	Disposal Location
Recycled Metal (kg)	0	--
Recycled Paper / Cardboard Packing (kg)	0	--
Recycled Plastic (kg)	0	--
Chemical Wastes (kg)	0	--
General Refuses (m ³)	12,330	North East New Territories (NENT) Landfill

- 5.2.3.** To control over the site performance on waste management, the Contractor shall ensure that all solid and liquid waste management works are in full compliance with the relevant license/permit requirements, such as the effluent discharge license and the chemical waste producer registration. The Contractor is also reminded to implement the recommended environmental mitigation measures according to the EM&A Manual based on actual site conditions.

5.3. Discharge License and Results of Effluent Monitoring

- 5.3.1.** Effluent quality was monitored in the reporting month in accordance with the EM&A Manual at the discharge point. A discharge license under Water Pollution Control Ordinance was obtained by the Contractor upon commencement of the Project. Self-monitoring would be performed as per the requirement under the discharge license. According to the EM&A Manual, pH, chemical oxygen demand and total suspended solid are required to be analysed at least once every two week.

- 5.3.2.** Effluent water samples were sampled by the Contractor on 06 & 19 December 2017. Since there was no water discharged on 05 December 2017 and thus the water sampling work was then taken on next working day (06 December 2017). The required testing parameter including pH, chemical oxygen demand and total suspended solid were carried out in a HOKLAS laboratory. The methods of chemical oxygen demand and total suspended solid determination follow APHA 19ed 5220 B and APHA 19ed 2540 D respectively. The laboratory reports for the discharge water are presented in **Appendix M**.

- 5.3.3.** For effluent quality monitoring as per the discharge license requirement, the results complied with the discharge license requirement.

5.4. Environmental Licenses and Permits

- 5.4.1.** The valid environmental licenses and permits during the reporting period are summarized in **Appendix J**.

5.5. Implementation Status of Environmental Mitigation Measures

- 5.5.1.** The environmental mitigation measures that recommended in the Environmental Monitoring and Audit Manual covered the issues of dust, noise and waste and they are summarized as following:

Dust Mitigation Measures

- a. The working area for the uprooting of trees, shrubs, or vegetation or for the removal of boulders, poles, pillars or temporary or permanent structures should be sprayed with water or a dust suppression chemical immediately before, during and immediately after the operation so as to maintain the entire surface wet;
- b. All demolished items (including trees, shrubs, vegetation, boulders, poles, pillars, structures, debris, rubbish and other items arising from site clearance) that may dislodge dust particles should be covered entirely by impervious sheeting or placed in an area sheltered on the top and the 3 sides within a day of demolition;
- c. Vehicle washing facilities including a high pressure water jet should be provided at every discernible or designated vehicle exit point;
- d. The area where vehicle washing takes place and the section of the road between the washing facilities and the exit point should be paved with concrete, bituminous materials or hardcores;
- e. Where a site boundary adjoins a road, street, service and or other area accessible to the public, hoarding of not less than 2.4m from ground level should be provided along the entire length of that portion of the site boundary except for a site entrance or exit;
- f. Every main haul road (i.e. any course inside a construction site having a vehicle passing rate of higher than 4 in any 30 minutes) should be paved with concrete, bituminous materials, hardcores or metal plates, and kept clear of dusty materials; or sprayed with water or a dust suppression chemical so as to maintain the entire road surface wet;
- g. The portion of any road leading only to a construction site that is within 30m of a discernible or designated vehicle entrance or exit should be kept clear of dusty materials;
- h. Immediately before leaving a construction site, every vehicle should be washed to remove any dusty materials from its body and wheels;
- i. Where a vehicle leaving a construction site is carrying a load of dusty materials, the load should be covered entirely by clean impervious sheeting to ensure that the dusty materials do not leak from the vehicle;
- j. The working area of any excavation or earth moving operation should be sprayed with water or a dusty suppression chemical immediately before, during and immediately after the operation so as to maintain the entire surface wet;
- k. Exposed earth shall be properly treated by compaction, turfing, hydroseeding, vegetation planting or sealing with latex, vinyl, bitumen, shotcrete or other suitable surface stabilizer within 6 months after the last construction activity on the construction site or part of the construction site where the exposed earth lies;
- l. Any stockpile of dusty material should be either covered entirely by impervious sheeting; placed in an area sheltered on the top and the 3 sides; or sprayed with water or a dust suppression chemical so as to maintain the entire surface wet.

Noise Mitigation Measures

- a. Quiet plants should be used in order to reduce the noise impacts to protect the nearby NSRs.
- b. Temporary and Movable Noise Barriers should be used in order to reduce the noise impact to the surrounding sensitive receivers
- c. The contractor should site noisy equipment and activities as far from sensitive receivers as practical.
- d. Idle equipment should be turned off or throttled down.
- e. Construction activities should be planned so that parallel operation of several sets of equipment close to a given receiver is avoided
- f. Construction plant should be properly maintained and operated.

Water Quality Mitigation Measures

- a. Exposed stockpiles should be covered with tarpaulin or impervious sheets before a rainstorm occurs;
- b. The exposed soil surfaces should also be properly protected to minimize dust emission;
- c. The stockpiles of materials should be placed in the locations away from the drainage channel so as to avoid releasing materials into the channel;
- d. Wheel washing facilities should be provided at site exits to ensure that earth, mud and debris would not be carried out of the works areas by vehicles;
- e. Provision of site drainage systems and treatment facilities would be required to minimize the water pollution;

- f. A discharge license needs to be applied from EPD for discharging effluent from the construction site;
- g. The treated effluent quality is required to meet the requirements specified in the discharge license;
- h. Provision of chemical toilets is required to collect sewage from workforce. The chemical toilets should be cleaned on a regular basis;
- i. A licensed waste collector should be employed to clean the chemical toilets and temporary storage tank on a regular basis;
- j. Illegal disposal of chemicals should be strictly prohibited;
- k. Registration as a chemical waste producer is required if chemical wastes are generated and need to be disposed of. The Waste Disposal Ordinance (Cap 354) and its subsidiary regulations in particular the Waste Disposal (Chemical Waste) (General) Regulation should be observed and complied with for control of chemical wastes;
- l. Disposal of chemical wastes should be carried out in compliance with the Waste Disposal Ordinance. The Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes published under the Waste Disposal Ordinance should be used as a guideline for handling chemical wastes;
- m. The impact from accidental spillage of chemicals can be effectively controlled through good management practices.

Waste Management Mitigation Measures

- a. Segregation and storage of different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of materials and their proper disposal;
- b. To encourage collection of aluminium cans by individual collectors, separate bins should be provided to segregate this waste from other general refuse generated by the workforce;
- c. Any unused chemicals or those with remaining functional capacity should be recycled;
- d. Prior to disposal of C&D waste, it is recommended that wood, steel and other metals be separated for re-use and/or recycling and inert waste as fill material to minimize the quantity of waste to be disposed of to landfill;
- e. Proper storage and site practices to minimize the potential for damage or contamination of construction materials; and
- f. Plan and stock construction materials carefully to minimize amount of waste generated and avoid unnecessary generation of waste.

5.5.2. An updated summary of the Environmental Mitigation Implementation Schedule (EMIS) is presented in **Appendix K**. Most of the necessary mitigation measures were implemented properly. Any deficiencies were noted in the remarks of the schedule.

5.6. Summary of Exceedance of the Environmental Quality Performance Limit

5.6.1. There was no Action and Limit level exceedance of 1-hour and 24-hr TSP monitoring was recorded at station ASR1a and ASR2a during this reporting month.

5.6.2. There was no Action and Limit Level exceedance for noise recorded at station NSR1a and NSR2a during the reporting period.

5.6.3. There was no Action and Limit Level exceedance for water quality monitoring recorded at station R1b during the reporting period.

5.7. Summary of Complaints, Notification of Summons and Successful Prosecution

5.7.1. There were no complaints received during the reporting period.

5.7.2. There were no notifications of summons or prosecutions received during the reporting period.

5.7.3. A summary of environmental complaints, notifications of summons and successful prosecutions was given in **Table 5.4**.

Table 5.4 Summary of Environmental Complaints Notification of Summons and Successful Prosecution

Reporting Period	Cumulative Statistic		
	Complaints	Notifications of summons	Successful prosecutions
The reporting period	0	0	0
From commencement date of construction to end of reporting month	0	0	0

6. FUTURE KEY ISSUES

6.1. Construction Programme for the Coming Months

6.1.1. As informed by the Contractor, the major construction activities for January 2018 are included:

- Substructure (ELS & Bulk excavation);
- Substructure (rc structure);
- Piling Foundation (Prebored H-pile);
- Pile Loading Test;
- Post-Drilling (Investigation and verification of the quality of socketed H-piles);
- Substructure (rc structure);
- Backfilling;
- Slope works and Retaining Wall (Eastern Portion);
- Slope works (Northern Portion);
- Drainage Inlet connection (Diversion of Three Existing Sewage Rising Mains);
- Drainage Outlet connection (Effluent Connection to the Existing Junction Chamber)
- EVA (Road & Drainage);
- Emergency By-Pass Pipe;
- Diversion of Existing Watermains by WSD

6.2. Key Issues for the Coming Month

Key issues to be considered in the coming month include:

- Chemical and waste management;
- Treatment of runoff and wastewater prior to discharge; and
- Dust and Noise generated from construction activities;

Mitigation measures to be required in the coming month:

Air Quality Impact

- To provide adequate water spraying in the worksite;
- To operate and maintain automatic wheel washing facilities properly;
- To provide road sweeping site entrance and public roads outside site entrance;
- To ensure implementation of the dust mitigation measures for the site activities;
- To maintain proper operation of the mist spraying system;
- To provide proper maintenance for vehicles and machines on site; and
- To investigate any other dust sources around the air sensitive receivers

Noise

- To switch off equipment if not in use;
- To operate silent equipment;
- To identify the noise sources inside and outside of the site; and
- To follow up any exceedance caused by the construction work inside the worksite

Water Quality Impact

- To ensure the drainage system was maintained properly;
- To maintain the existing silt trap to ensure good efficiency of wheel wash facilities;
- To avoid stagnant water in the drip trays due to rainfall;
- To avoid any stagnant water or provide insecticide to avoid mosquito breeding

Chemical and Waste Management

- To remove waste from the site regularly;
- To properly store and handle chemical wastes on site;
- To implement trip ticket system for all the imported public fill and general refuse disposal;
- To maintain proper housekeeping;
- To identify C&D material by packaging, labelling, storage, transportation and disposal in accordance with statutory regulations.

6.3. Environmental Monitoring and Site Inspection Schedule for the Coming Month

- 6.3.1.** The tentative schedule for environmental monitoring and site inspection schedule for January 2018 is provided in **Appendix L**.


7. CONCLUSION**7.1. Conclusions**

- 7.1.1.** There was no Action and Limit level exceedance of 1-hour and 24-hr TSP monitoring was recorded at station ASR1a and ASR2a during this reporting month.
- 7.1.2.** There was no Action and Limit Level exceedance for noise recorded at station NSR1a and NSR2a during the reporting period.
- 7.1.3.** There was no Action and Limit Level exceedance for water quality monitoring recorded at station R1b during the reporting period.
- 7.1.4.** There were no complaints received during the reporting period.
- 7.1.5.** There were no notifications of summons or prosecutions received during the reporting period.

- END OF REPORT -


Appendix A

Location of Works Areas



Appendix B

Project Organization Chart



Appendix C

Construction Programme

DATA DATE: 31-Dec-17				LAYOUT: SW Project Phase 1 Rev 8 (3M 31Dec17)								PAGE 1 OF 15				
Activity ID	Activity Name	Original Duration	Start	Finish	Rev 8 BL Start	Rev 8 BL Finish	Slippage Start	Slippage Finish	2017 Dec	Jan	Feb	Mar	Apr			
San Wai Sewage Treatment Works Phase 1 - Rev 8 MP (OFFICIAL)																
Key Date		1593	27-May-11	11-Oct-20	27-May-1	05-Oct-20	0	-5								
Commencement & Completion of Works																
KD150	Section 1 - Handover to Home Affairs Department for Maintenance	1041	30-Nov-17	11-Oct-20	30-Nov-17	05-Oct-20	0	-5								
KD160	Section 2 - Period of Works (FOT P.3 cl 67, 71) - Including 10 Days Granted EOT	1593	27-May-11	05-Oct-20	27-May-1	05-Oct-20	0	0								
Plant Room Handover Dates To E&M Installation																
KD322	Existing Junction Chamber (JC)	0	28-Mar-18	28-Mar-18	27-Jan-18	27-Jan-18	-59	-59					Existing Junction Chamber			
Preliminaries & General Requirement																
Contractor Requirement																
PS465	Impact Monitoring	1186	27-Jun-17	24-Sep-20	27-Jun-17	25-Sep-1	0	0								
PS485	Site Drainage Plan Implementation	1274	01-Apr-17	25-Sep-20	01-Apr-17	25-Sep-1	0	0								
Contractor Requirement for Working Area Portion (P8)																
PS160	Fencing / Hoarding & Signboard Erection (P8)	30	05-Jan-18	04-Feb-18	30-Nov-17	29-Dec-1	-36	-36								
Site Establishment																
Site Establishment for Working Area Portion (P1-P2)																
PS322	Submission of CSO and CBWD 3D Model in LD3	167	27-Aug-17	09-Feb-18	27-Aug-17	10-Feb-1	0	0					Submission of CSO and CBWD 3D Model in LD3			
PS323	Submission of Clash Analysis Report	167	11-Sep-17	24-Feb-18	11-Sep-17	25-Feb-1	0	0					Submission of Clash Analysis Report			
Site Establishment for Working Area Portion (P8)																
PS370	Initial Survey & UU detection	30	29-Nov-17	03-Feb-18	30-Nov-17	29-Dec-1	1	-36					Initial Survey & UU detection			
PS375	Condition Survey (Submission & Approval)	30	29-Nov-17	03-Feb-18	30-Nov-17	29-Dec-1	1	-36					Condition Survey (Submission & Approval)			
PS385	General Site Clearance	30	05-Jan-18	04-Feb-18	02-Dec-17	31-Dec-1	-34	-34					General Site Clearance			
Design & Design Checking of Permanent Works																
Statutory Submission																
DS160	WSD - Water Supply & Plumbing	578	02-Feb-17	02-Sep-18	02-Feb-17	02-Sep-1	0	0								
DS165	CLP - Power Supply	751	01-Nov-16	22-Nov-18	01-Nov-16	21-Nov-1	0	0								
DS166	CLP - Photovoltaic Panel Connection	90	24-Dec-17	22-Apr-18	24-Dec-17	23-Mar-1	0	-30								
DS173	PCCW - Telephone Lines and Megalink	540	27-Jun-17	18-Dec-18	27-Jun-17	19-Dec-1	0	0								
DS174	PCCW - Telephone Lines for CLP Summation Metering	126	28-Jul-17	31-Dec-17	28-Jul-17	30-Nov-1	0	-31					PCCW - Telephone Lines for CLP Summation Metering			
DS185	HAD - Home Affairs Department Application for Section 1 (ID KD150)	154	31-Jul-17	31-Dec-17	31-Jul-17	31-Dec-1	0	0					HAD - Home Affairs Department Application for Section 1 (ID KD150)			
DS190	BEAM Plus - Preparation for Provision Assessment (PA) Submission	91	30-Nov-17	28-Feb-18	30-Nov-17	28-Feb-1	0	0					BEAM Plus - Preparation for Provision Assessment			
DS195	BEAM Plus - Final Assessment (FA)	948	28-Feb-18	03-Oct-20	01-Mar-18	03-Oct-20	0	0								
DS200	ArchSD - VCAB and DAP Submission and Approval	292	15-Mar-17	01-Jan-18	15-Mar-17	01-Jan-18	0	0					ArchSD - VCAB and DAP Submission and Approval			
DS210	DLO - Submission and Approval of Tree Removal and Transplant Proposals	335	31-Jan-17	01-Jan-18	31-Jan-17	31-Dec-1	0	0					DLO - Submission and Approval of Tree Removal and Transplant Proposals			
DS230	GEO - Submission of DDA28A to SO for onward submission to GEO for Checking	280	03-Aug-17	07-Jun-18	03-Aug-17	09-May-1	0	-29								
DS280	TPB - Submission of Landscape Proposal to TPB for Approval	60	28-Feb-18	29-Apr-18	10-Feb-18	10-Apr-18	-19	-19								
Site Investigation																
DS380	Contamination Treatment (Biopile)	173	15-Oct-17	05-Apr-18	15-Oct-17	05-Apr-18	0	0					Contamination Treatment			
AIP / DDA Submission & Approval																
DS410	Review & Revisions of Design Plan	521	26-Jun-16	05-Jan-18	26-Jun-16	28-Nov-1	0	-37					Review & Revisions of Design Plan			
Global Design																
Site Layout (AIP2 / DDA2)																
DG360	DDA2 - Site Layout - DC Checking & Approval	344	22-Dec-16	31-Dec-17	22-Dec-16	30-Nov-1	0	-31					DDA2 - Site Layout - DC Checking & Approval			
DG375	DDA2 - Site Layout - Re-submission to Authorities for Review & Consent	240	05-Apr-17	01-Jan-18	05-Apr-17	30-Nov-1	0	-31					DDA2 - Site Layout - Re-submission to Authorities for Review & Consent			
DG380	DDA2 - Site Layout - Submission to DC for Certification	240	05-Apr-17	01-Jan-18	05-Apr-17	30-Nov-1	0	-31					DDA2 - Site Layout - Submission to DC for Certification			
DG385	DDA2 - Site Layout - Submission to SO for Approval	28	01-Jan-18	29-Jan-18	01-Dec-17	28-Dec-1	-31	-31					DDA2 - Site Layout - Submission to SO for Approval			
DG390	DDA2 - Site Layout - Design Preparation to SO Approval	434	21-Oct-16	29-Jan-18	21-Oct-16	28-Dec-1	0	-31					DDA2 - Site Layout - Design Preparation to SO Approval			
Treatment Process (AIP3 / DDA3)																
DG118	DDA3 - Treatment Process - DC Checking & Approval	328	07-Jan-17	31-Dec-17	07-Jan-17	30-Nov-1	0	-31					DDA3 - Treatment Process - DC Checking & Approval			
DG124	DDA3 - Treatment Process - Re-submission to Authorities for Review & Consent	295	09-Feb-17	01-Jan-18	09-Feb-17	30-Nov-1	0	-31					DDA3 - Treatment Process - Re-submission to Authorities for Review & Consent			
DG126	DDA3 - Treatment Process - Submission to DC for Certification	216	29-Apr-17	31-Dec-17	29-Apr-17	30-Nov-1	0	-31					DDA3 - Treatment Process - Submission to DC for Certification			

Remaining Level of Effort

Actual Level of Effort

Actual Work

Remaining Work

Critical Remaining Work

Milestone

ATAL

3002

HEC

TASK filter: 1 Month Rolling Programme.



CONTRACT NO. DC/2013/10 DESIGN, BUILD & OPERATE

SAN WAI SEWAGE TREATMENT - PHASE 1

MASTER SCHEDULE Rev 8 (31 December 2017)

THREE (3) MONTHS ROLLING PROGRAMME

Date	Revision	Checked	Approved
30-Nov-17	Three (3) Months Rolling Programme Rev. 8		

 Remaining Level of Effort
 Actual Level of Effort
 Actual Work
 Remaining Work
 Critical Remaining Work
 Milestone



TASK filter: 1 Month Rolling Programme.

CONTRACT NO. DC/2013/10 DESIGN, BUILD & OPERATE
 SAN WAI SEWAGE TREATMENT - PHASE 1
 MASTER SCHEDULE Rev 8 (31 December 2017)
 THREE (3) MONTHS ROLLING PROGRAMME

Date	Revision	Checked	Approved
30-Nov-17	Three (3) Months Rolling Programme Rev 8		



DATA DATE: 31-Dec-17		LAYOUT: SW Project Phase 1 Rev 8 (3M 31Dec17)										PAGE 2 OF 15				
Activity ID	Activity Name	Original Duration	Start	Finish	Rev 8 SL Start	Rev 8 SL Finish	Slippage Start	Slippage Finish	2017 Dec	2018 Jan	2018 Feb	2018 Mar	2018 Apr			
DG128	DDA3 - Treatment Process - Submission to SO for Approval	28	31-Dec-17	28-Jan-18	01-Dec-17	28-Dec-17	-31	-31						DDA3 - Treatment Process - Submission to SO for Approval		
DG130	DDA3 - Treatment Process - Design Preparation to SO Approval	483	02-Sep-16	28-Jan-18	02-Sep-16	28-Dec-17	0	-31						DDA3 - Treatment Process - Design Preparation to SO Approval		
Hydraulic (AIP4 / DDA4)		475	02-Sep-16	31-Jan-18	02-Sep-16	20-Dec-17	0	-42								
DG150	DDA4 - Hydraulic - DC Checking & Approval	337	29-Dec-16	16-Jan-18	29-Dec-16	30-Nov-17	0	-47						DDA4 - Hydraulic - DC Checking & Approval		
DG156	DDA4 - Hydraulic - Re-submission to Authorities for Review & Consent	234	11-Apr-17	11-Jan-18	11-Apr-17	30-Nov-17	0	-42						DDA4 - Hydraulic - Re-submission to Authorities for Review & Consent		
DG158	DDA4 - Hydraulic - Submission to DC for Certification	234	11-Apr-17	11-Jan-18	11-Apr-17	30-Nov-17	0	-42						DDA4 - Hydraulic - Submission to DC for Certification		
DG160	DDA4 - Hydraulic - Submission to SO for Approval	20	11-Jan-18	31-Jan-18	01-Dec-17	20-Dec-17	-42	-42						DDA4 - Hydraulic - Submission to SO for Approval		
DG162	DDA4 - Hydraulic - Design Preparation to SO Approval	475	02-Sep-16	31-Jan-18	02-Sep-16	20-Dec-17	0	-42						DDA4 - Hydraulic - Design Preparation to SO Approval		
Electrical Power Supply System (AIP20 / DDA20ABCDE)		392	24-Apr-17	04-Apr-18	24-Apr-17	28-Feb-18	0	-34								
DG1880	DDA20A - Electrical Power Supply System - Design for Submission	221	24-Apr-17	11-Jan-18	24-Apr-17	30-Nov-17	0	-41						DDA20A - Electrical Power Supply System - Design for Submission		
DG1882	DDA20A - Electrical Power Supply System - DC Checking & Approval	42	11-Jan-18	22-Feb-18	01-Dec-17	11-Jan-18	-41	-41						DDA20A - Electrical Power Supply System - DC Checking & Approval		
DG1884	DDA20A - Electrical Power Supply System - Submission to Authorities for Review & Consent	14	11-Jan-18	25-Jan-18	01-Dec-17	14-Dec-17	-41	-41						DDA20A - Electrical Power Supply System - Submission to Authorities for Review & Consent		
DG1885	DDA20A - Electrical Power Supply System - Workshop with DSD & SO	0	24-Jan-18			14-Dec-17	-41	-41						DDA20A - Electrical Power Supply System - Workshop with DSD & SO		
DG1886	DDA20A - Electrical Power Supply System - Re-submission to Authorities for Review & Consent	14	25-Jan-18	08-Feb-18	15-Dec-17	28-Dec-17	-41	-41						DDA20A - Electrical Power Supply System - Re-submission to Authorities for Review & Consent		
DG1888	DDA20A - Electrical Power Supply System - Submission to DC for Certification	14	08-Feb-18	22-Feb-18	29-Dec-17	11-Jan-18	-41	-41						DDA20A - Electrical Power Supply System - Submission to DC for Certification		
DG1890	DDA20A - Electrical Power Supply System - Submission to SO for Approval	28	22-Feb-18	22-Mar-18	12-Jan-18	08-Feb-18	-41	-41						DDA20A - Electrical Power Supply System - Submission to SO for Approval		
DG1891	DDA20A - Electrical Power Supply System - Design Preparation to SO Approval	260	24-Apr-17	22-Mar-18	24-Apr-17	08-Feb-18	0	-41						DDA20A - Electrical Power Supply System - Design Preparation to SO Approval		
DG3868	DDA20B - UPS System - DC Checking & Approval	79	28-Oct-17	15-Jan-18	28-Oct-17	14-Jan-18	0	0						DDA20B - UPS System - DC Checking & Approval		
DG3870	DDA20B - UPS System - Submission to Authorities for Review & Consent	51	28-Oct-17	05-Jan-18	28-Oct-17	17-Dec-17	0	-18						DDA20B - UPS System - Submission to Authorities for Review & Consent		
DG3872	DDA20B - UPS System - Workshop with DSD & SO	0	31-Dec-17		10-Nov-17		-51	-51						DDA20B - UPS System - Workshop with DSD & SO		
DG3874	DDA20B - UPS System - Re-submission to Authorities for Review & Consent	14	07-Feb-18	20-Feb-18	18-Dec-17	31-Dec-17	-51	-51						DDA20B - UPS System - Re-submission to Authorities for Review & Consent		
DG3876	DDA20B - UPS System - Submission to DC for Certification	14	21-Feb-18	06-Mar-18	01-Jan-18	14-Jan-18	-51	-51						DDA20B - UPS System - Submission to DC for Certification		
DG3878	DDA20B - UPS System - Submission to SO for Approval	28	07-Mar-18	03-Apr-18	15-Jan-18	11-Feb-18	-51	-51						DDA20B - UPS System - Submission to SO for Approval		
DG3880	DDA20B - UPS System - Design Preparation to SO Approval	260	24-Apr-17	03-Apr-18	24-Apr-17	11-Feb-18	0	-51						DDA20B - UPS System - Design Preparation to SO Approval		
DG3884	DDA20C - Earthing and Lightning System - DC Checking & Approval	79	26-Oct-17	13-Jan-18	26-Oct-17	12-Jan-18	0	0						DDA20C - Earthing and Lightning System - DC Checking & Approval		
DG3888	DDA20C - Earthing and Lightning System - Workshop with DSD & SO	0	31-Dec-17		08-Nov-17		-53	-53						DDA20C - Earthing and Lightning System - Workshop with DSD & SO		
DG3890	DDA20C - Earthing and Lightning System - Re-submission to Authorities for Review & Consent	14	07-Feb-18	20-Feb-18	16-Dec-17	29-Dec-17	-53	-53						DDA20C - Earthing and Lightning System - Re-submission to Authorities for Review & Consent		
DG3892	DDA20C - Earthing and Lightning System - Submission to DC for Certification	14	21-Feb-18	06-Mar-18	30-Dec-17	12-Jan-18	-53	-53						DDA20C - Earthing and Lightning System - Submission to DC for Certification		
DG3894	DDA20C - Earthing and Lightning System - Submission to SO for Approval	28	07-Mar-18	03-Apr-18	15-Jan-18	11-Feb-18	-51	-51						DDA20C - Earthing and Lightning System - Submission to SO for Approval		
DG3896	DDA20C - Earthing and Lightning System - Design Preparation to SO Approval	260	24-Apr-17	03-Apr-18	24-Apr-17	11-Feb-18	0	-51						DDA20C - Earthing and Lightning System - Design Preparation to SO Approval		
DG3898	DDA20D - Energy Efficiency - Design for Submission	241	24-Apr-17	24-Apr-17	24-Apr-17	20-Dec-17	0	-34						DDA20D - Energy Efficiency - Design for Submission		
DG3900	DDA20D - Energy Efficiency - DC Checking & Approval	42	24-Jan-18	07-Mar-18	21-Dec-17	31-Jan-18	-34	-34						DDA20D - Energy Efficiency - DC Checking & Approval		
DG3902	DDA20D - Energy Efficiency - Submission to Authorities for Review & Consent	14	24-Jan-18	07-Feb-18	21-Dec-17	03-Jan-18	-34	-34						DDA20D - Energy Efficiency - Submission to Authorities for Review & Consent		
DG3904	DDA20D - Energy Efficiency - Workshop with DSD & SO	0	06-Feb-18		03-Jan-18		-34	-34						DDA20D - Energy Efficiency - Workshop with DSD & SO		
DG3906	DDA20D - Energy Efficiency - Re-submission to Authorities for Review & Consent	14	07-Feb-18	21-Feb-18	04-Jan-18	17-Jan-18	-34	-34						DDA20D - Energy Efficiency - Re-submission to Authorities for Review & Consent		
DG3908	DDA20D - Energy Efficiency - Submission to DC for Certification	14	21-Feb-18	07-Mar-18	18-Jan-18	31-Jan-18	-34	-34						DDA20D - Energy Efficiency - Submission to DC for Certification		
DG3910	DDA20D - Energy Efficiency - Submission to SO for Approval	28	07-Mar-18	04-Apr-18	01-Feb-18	28-Feb-18	-34	-34						DDA20D - Energy Efficiency - Submission to SO for Approval		
DG3912	DDA20D - Energy Efficiency - Design Preparation to SO Approval	260	24-Apr-17	04-Apr-18	24-Apr-17	28-Feb-18	0	-34						DDA20D - Energy Efficiency - Design Preparation to SO Approval		
DG3915	DDA20E - Lighting Control System - Design for Submission	91	01-Sep-17	04-Jan-18	01-Sep-17	30-Nov-17	0	-35						DDA20E - Lighting Control System - Design for Submission		
DG3920	DDA20E - Lighting Control System - DC Checking & Approval	42	04-Jan-18	15-Feb-18	01-Dec-17	11-Jan-18	-35	-35						DDA20E - Lighting Control System - DC Checking & Approval		
DG3925	DDA20E - Lighting Control System - Submission to Authorities for Review & Consent	14	04-Jan-18	18-Jan-18	01-Dec-17	14-Dec-17	-35	-35						DDA20E - Lighting Control System - Submission to Authorities for Review & Consent		
DG3930	DDA20E - Lighting Control System - Workshop with DSD & SO	0	17-Jan-18		14-Dec-17		-35	-35						DDA20E - Lighting Control System - Workshop with DSD & SO		
DG3935	DDA20E - Lighting Control System - Re-submission to Authorities for Review & Consent	14	18-Jan-18	01-Feb-18	15-Dec-17	28-Dec-17	-35	-35						DDA20E - Lighting Control System - Re-submission to Authorities for Review & Consent		
DG3940	DDA20E - Lighting Control System - Submission to DC for Certification	14	01-Feb-18	15-Feb-18	29-Dec-17	11-Jan-18	-35	-35						DDA20E - Lighting Control System - Submission to DC for Certification		
DG3945	DDA20E - Lighting Control System - Submission to SO for Approval	28	15-Feb-18	15-Mar-18	12-Jan-18	08-Feb-18	-35	-35						DDA20E - Lighting Control System - Submission to SO for Approval		
DG3950	DDA20E - Lighting Control System - Design Preparation to SO Approval	260	01-Sep-17	15-Mar-18	01-Sep-17	08-Feb-18	0	-35						DDA20E - Lighting Control System - Design Preparation to SO Approval		
Control and Monitoring System (AIP21 / DDA21ABCDE)		538	12-Jan-17	10-Jul-18	12-Jan-17	29-May-18	0	-42								
DG1912	DDA21A - Process & Instrumentation Diagram (P&ID) - DC Checking & Approval	90	30-Sep-17	17-Jan-18	30-Sep-17	28-Dec-17	0	-20						DDA21A - Process & Instrumentation Diagram (P&ID) - DC Checking & Approval		
DG1918	DDA21A - Process & Instrumentation Diagram (P&ID) - Re-submission to Authorities for Review & Consent	14	31-Dec-17	13-Jan-18	01-Dec-17	14-Dec-17	-30	-30						DDA21A - Process & Instrumentation Diagram (P&ID) - Re-submission to Authorities for Review & Consent		
DG1920	DDA21A - Process & Instrumentation Diagram (P&ID) - Submission to DC for Certification	14	14-Jan-18	27-Jan-18	15-Dec-17	28-Dec-17	-30	-30						DDA21A - Process & Instrumentation Diagram (P&ID) - Submission to DC for Certification		
DG1922	DDA21A - Process & Instrumentation Diagram (P&ID) - Submission to SO for Approval	28	28-Jan-18	24-Feb-18	29-Dec-17	25-Jan-18	-30	-30						DDA21A - Process & Instrumentation Diagram (P&ID) - Submission to SO for Approval		
DG1924	DDA21A - Process & Instrumentation Diagram (P&ID) - Design Preparation to SO Approval	349	12-Jan-17	24-Feb-18	12-Jan-17	25-Jan-18	0	-30						DDA21A - Process & Instrumentation Diagram (P&ID) - Design Preparation to SO Approval		
DG1926	DDA21B - System Control Philosophy - Design for Submission	256	20-Mar-17	12-Jan-18	20-Mar-17	30-Nov-17	0	-43						DDA21B - System Control Philosophy - Design for Submission		
DG1928	DDA21B - System Control Philosophy - DC Checking & Approval	42	12-Jan-18	23-Feb-18	01-Dec-17	11-Jan-18	-43	-43						DDA21B - System Control Philosophy - DC Checking & Approval		
DG1930	DDA21B - System Control Philosophy - Submission to Authorities for Review & Consent	14	12-Jan-18	26-Jan-18	01-Dec-17	14-Dec-17	-43	-43						DDA21B - System Control Philosophy - Submission to Authorities for Review & Consent		
DG1932	DDA21B - System Control Philosophy - Workshop with DSD & SO	0	25-Jan-18		14-Dec-17		-43	-43						DDA21B - System Control Philosophy - Workshop with DSD & SO		
DG1934	DDA21B - System Control Philosophy - Re-submission to Authorities for Review & Consent	14	26-Jan-18	09-Feb-18	15-Dec-17	28-Dec-17	-43	-43						DDA21B - System Control Philosophy - Re-submission to Authorities for Review & Consent		
DG1936	DDA21B - System Control Philosophy - Submission to DC for Certification	14	09-Feb-18	23-Feb-18	29-Dec-17	11-Jan-18	-43	-43						DDA21B - System Control Philosophy - Submission to DC for Certification		
DG1938	DDA21B - System Control Philosophy - Submission to SO for Approval	28	23-Feb-18	23-Mar-18	12-Jan-18	08-Feb-18	-43	-43						DDA21B - System Control Philosophy - Submission to SO for Approval		
DG1940	DDA21B - System Control Philosophy - Design Preparation to SO Approval	295	20-Mar-17	23-Mar-18	20-Mar-17	08-Feb-18	0	-43						DDA21B - System Control Philosophy - Design Preparation to SO Approval		

DATA DATE: 31-Dec-17			LAYOUT: SW Project Phase 1 Rev 8 (3M 31Dec17)								PAGE 3 OF 15			
Activity ID	Activity Name	Original Duration	Start	Finish	Rev 8 BL Start	Rev 8 BL Finish	Slippage Start	Slippage Finish	2017 Dec	2018 Jan	2018 Feb	2018 Mar	2018 Apr	
DG1944	DDA21C - Function Design Specification - DC Checking & Approval	95	10-Oct-17	12-Jan-18	10-Oct-17	12-Jan-18	0	0						
DG1946	DDA21C - Function Design Specification - Submission to Authorities for Review & Consent	67	10-Oct-17	06-Jan-18	10-Oct-17	15-Dec-17	0	-22						
DG1950	DDA21C - Function Design Specification - Re-submission to Authorities for Review & Consent	14	06-Jan-18	20-Jan-18	16-Dec-17	29-Dec-17	-22	-22						
DG1952	DDA21C - Function Design Specification - Submission to DC for Certification	14	20-Jan-18	03-Feb-18	30-Dec-17	12-Jan-18	-22	-22						
DG1954	DDA21C - Function Design Specification - Submission to SO for Approval	28	03-Feb-18	03-Mar-18	13-Jan-18	09-Feb-18	-22	-22						
DG1956	DDA21C - Function Design Specification - Design Preparation to SO Approval	270	03-Apr-17	03-Mar-18	03-Apr-17	09-Feb-18	0	-22						
DG1960	DDA21D - PLC, SCADA & I/O Allocation Schedules - DC Checking & Approval	95	10-Oct-17	12-Jan-18	10-Oct-17	12-Jan-18	0	0						
DG1962	DDA21D - PLC, SCADA & I/O Allocation Schedules - Submission to Authorities for Review & Consent	67	10-Oct-17	06-Jan-18	10-Oct-17	15-Dec-17	0	-22						
DG1966	DDA21D - PLC, SCADA & I/O Allocation Schedules - Re-submission to Authorities for Review & Consent	14	06-Jan-18	20-Jan-18	16-Dec-17	29-Dec-17	-22	-22						
DG1968	DDA21D - PLC, SCADA & I/O Allocation Schedules - Submission to DC for Certification	14	20-Jan-18	03-Feb-18	30-Dec-17	12-Jan-18	-22	-22						
DG1970	DDA21D - PLC, SCADA & I/O Allocation Schedules - Submission to SO for Approval	28	03-Feb-18	03-Mar-18	13-Jan-18	09-Feb-18	-22	-22						
DG1972	DDA21D - PLC, SCADA & I/O Allocation Schedules - Design Preparation to SO Approval	261	23-Apr-17	03-Mar-18	23-Apr-17	09-Feb-18	0	-22						
DG1974	DDA21E - SCADA Graphic Interface - Design for Submission	263	01-Jul-17 A	21-Mar-18	01-Jul-17	20-Mar-18	0	0						
DG1976	DDA21E - SCADA Graphic Interface - DC Checking & Approval	42	21-Mar-18	02-May-18	21-Mar-18	01-May-18	0	0						
DG1978	DDA21E - SCADA Graphic Interface - Submission to Authorities for Review & Consent	14	21-Mar-18	04-Apr-18	21-Mar-18	03-Apr-18	0	0						
DG1988	DDA21E - SCADA Graphic Interface - Design Preparation to SO Approval	192	01-Jul-17 A	10-Jul-18	01-Jul-17	29-May-18	0	-42						
Landscaping Works (AIP22 / DDA22AB)														
DG1245	DDA22A - Landscaping Works (Green Roof) - Re-submission to Authorities for Review & Consent	85	07-Sep-17	08-Jan-18	07-Sep-17	30-Nov-17	0	-39						
DG1255	DDA22A - Landscaping Works (Green Roof) - Submission to SO for Approval	28	08-Jan-18	05-Feb-18	01-Dec-17	28-Dec-17	-39	-39						
DG1260	DDA22A - Landscaping Works (Green Roof) - Design Preparation to SO Approval	329	06-Jan-17	05-Feb-18	06-Jan-17	28-Dec-17	0	-39						
DG1264	DDA22B - Landscaping Works (Site Wide) - DC Checking & Approval	65	09-Nov-17	12-Jan-18	09-Nov-17	12-Jan-18	0	0						
DG1266	DDA22B - Landscaping Works (Site Wide) - Submission to Authorities for Review & Consent	37	09-Nov-17	03-Jan-18	09-Nov-17	15-Dec-17	0	-19						
DG1268	DDA22B - Landscaping Works (Site Wide) - Re-submission to Authorities for Review & Consent	14	03-Jan-18	17-Jan-18	16-Dec-17	29-Dec-17	-19	-19						
DG1270	DDA22B - Landscaping Works (Site Wide) - Submission to DC for Certification	14	17-Jan-18	31-Jan-18	30-Dec-17	12-Jan-18	-19	-19						
DG1272	DDA22B - Landscaping Works (Site Wide) - Submission to SO for Approval	28	31-Jan-18	28-Feb-18	13-Jan-18	09-Feb-18	-19	-19						
DG1274	DDA22B - Landscaping Works (Site Wide) - Design Preparation to SO Approval	186	03-Jul-17 A	28-Feb-18	03-Jul-17	09-Feb-18	0	-19						
Testing and Commissioning Plan (AIP23 / DDA23)														
DG3240	AIP23 - Outline Testing & Commissioning Plan - Design for Submission	75	28-Nov-17	16-Feb-18	28-Nov-17	11-Feb-18	0	-5						
DG3245	AIP23 - Outline Testing & Commissioning Plan - DC Checking & Approval	42	16-Feb-18	30-Mar-18	11-Feb-18	25-Mar-18	-5	-5						
DG3250	AIP23 - Outline Testing & Commissioning Plan - Submission to Authorities for Review & Consent	14	16-Feb-18	02-Mar-18	11-Feb-18	25-Feb-18	-5	-5						
DG3255	AIP23 - Outline Testing & Commissioning Plan - Re-submission to Authorities for Review & Consent	14	02-Mar-18	16-Mar-18	25-Feb-18	11-Mar-18	-5	-5						
DG3260	AIP23 - Outline Testing & Commissioning Plan - Submission to DC for Certification	14	16-Mar-18	30-Mar-18	11-Mar-18	25-Mar-18	-5	-5						
DG3265	AIP23 - Outline Testing & Commissioning Plan - Submission to SO for Approval	28	30-Mar-18	27-Apr-18	25-Mar-18	22-Apr-18	-5	-5						
DG3270	AIP23 - Outline Testing & Commissioning Plan - Design Preparation to SO Approval	145	28-Nov-17	27-Apr-18	28-Nov-17	22-Apr-18	0	-5						
General Notes Drawings for Foundation and Civil & Structural (AIP24AB / C)														
General Notes Drawings for Civil & Structural (AIP24B / DDA24BC)														
DG3694	DDA24C - Typical Details for Architecture - DC Checking & Approval	212	01-Jun-17	10-Jan-18	01-Jun-17	29-Dec-17	0	-12						
DG3698	DDA24C - Typical Details for Architecture - Re-submission to Authorities for Review & Consent	46	31-Dec-17	14-Feb-18	31-Oct-17	15-Dec-17	-61	-61						
DG3702	DDA24C - Typical Details for Architecture - Submission to DC for Certification	14	15-Feb-18	28-Feb-18	16-Dec-17	29-Dec-17	-61	-61						
DG3704	DDA24C - Typical Details for Architecture - Submission to SO for Approval	28	01-Mar-18	28-Mar-18	30-Dec-17	26-Jan-18	-61	-61						
DG3706	DDA24C - Typical Details for Architecture - Design Preparation to SO Approval	307	22-Feb-17	28-Mar-18	22-Feb-17	26-Jan-18	0	-61						
Geotechnical Report (AIP25 / DDA25A)														
DG3440	DDA25A - Geotechnical Interpretation Report - Submission to SO for Approval	100	18-Aug-17	09-Jan-18	18-Aug-17	25-Nov-17	0	-45						
DG3445	DDA25A - Geotechnical Interpretation Report - Design Preparation to SO Approval	390	09-Oct-16	09-Jan-18	09-Oct-16	25-Nov-17	0	-45						
Site Formation (AIP26 / DDA26)														
DG635	DDA26 - Site Formation - DC Checking & Approval	42	05-Jan-18	11-Jan-18	01-Dec-17	11-Jan-18	-35	0						
DG640	DDA26 - Site Formation - Submission to Authorities for Review & Consent	14	05-Dec-17	01-Jan-18	01-Dec-17	14-Dec-17	-4	-17						
DG645	DDA26 - Site Formation - Re-submission to Authorities for Review & Consent	14	01-Jan-18	15-Jan-18	15-Dec-17	28-Dec-17	-17	-17						
DG650	DDA26 - Site Formation - Submission to DC for Certification	14	15-Jan-18	29-Jan-18	29-Dec-17	11-Jan-18	-17	-17						
DG655	DDA26 - Site Formation - Submission to SO for Approval	28	29-Jan-18	26-Feb-18	12-Jan-18	08-Feb-18	-17	-17						
DG660	DDA26 - Site Formation - Design Preparation to SO Approval	361	14-Jan-17	26-Feb-18	14-Jan-17	08-Feb-18	0	-17						
Road Works (AIP27A / DDA27A)														
DG1045	DDA27A - Road Works - Re-submission to Authorities for Review & Consent	79	28-Sep-17	15-Jan-18	28-Sep-17	15-Dec-17	0	-31						
DG1055	DDA27A - Road Works - Submission to SO for Approval	28	15-Jan-18	12-Feb-18	16-Dec-17	12-Jan-18	-31	-31						
DG1060	DDA27A - Road Works - Design Preparation to SO Approval	281	23-Mar-17	12-Feb-18	23-Mar-17	12-Jan-18	0	-31						
Sewerage and Drainage Works (AIP27B / DDA27BCD)														
DG945	DDA27B - Sewerage and Drainage Works - Re-submission to Authorities for Review & Consent	46	31-Dec-17	14-Feb-18	31-Oct-17	15-Dec-17	-61	-61						
DG955	DDA27B - Sewerage and Drainage Works - Submission to SO for Approval	28	15-Feb-18	14-Mar-18	16-Dec-17	12-Jan-18	-61	-61						
DG960	DDA27B - Sewerage and Drainage Works - Design Preparation to SO Approval	308	21-Feb-17	14-Mar-18	21-Feb-17	12-Jan-18	0	-61						



DATA DATE: 31-Dec-17		LAYOUT: SW Project Phase 1 Rev 8 (3M 31Dec17)										PAGE 4 OF 15				
Activity ID	Activity Name	Original Duration	Start	Finish	Rev 8 B.L. Start	Rev 8 B.L. Finish	Drillage Start	Drillage Finish	2017 Dec	Jan	Feb	Mar	Apr			
DG964	DOA27C - Foul Water Pump Sump - E&M - DC Checking & Approval	42	28-Nov-17	11-Jan-18	01-Dec-17	11-Jan-18	3	0			DOA27C - Foul Water Pump Sump - E&M - DC Checking & Approval					
DG966	DOA27C - Foul Water Pump Sump - E&M - Submission to Authorities for Review & Consent	14	28-Nov-17	02-Jan-18	01-Dec-17	14-Dec-17	3	-19			DOA27C - Foul Water Pump Sump - E&M - Submission to Authorities for Review & Consent					
DG968	DOA27C - Foul Water Pump Sump - E&M - Re-submission to Authorities for Review & Consent	14	02-Jan-18	16-Jan-18	15-Dec-17	28-Dec-17	-19	-19			DOA27C - Foul Water Pump Sump - E&M - Re-submission to Authorities for Review & Consent					
DG970	DOA27C - Foul Water Pump Sump - E&M - Submission to DC for Certification	14	16-Jan-18	30-Jan-18	29-Dec-17	11-Jan-18	-19	-19			DOA27C - Foul Water Pump Sump - E&M - Submission to DC for Certification					
DG972	DOA27C - Foul Water Pump Sump - E&M - Submission to SO for Approval	28	30-Jan-18	27-Feb-18	12-Jan-18	08-Feb-18	-19	-19			DOA27C - Foul Water Pump Sump - E&M - Submission to SO for Approval					
DG974	DOA27C - Foul Water Pump Sump - E&M - Design Preparation to SO Approval	308	01-Sep-17	27-Feb-18	01-Sep-17	08-Feb-18	0	-19			DOA27C - Foul Water Pump Sump - E&M - Design Preparation to SO Approval					
DG976	DOA27D - Detailed Design Report for Pipe Trenches - C&S - Design for Submission	222	08-May-17	11-Jan-18	08-May-17	15-Dec-17	0	-26			DOA27D - Detailed Design Report for Pipe Trenches - C&S - Design for Submission					
DG978	DOA27D - Detailed Design Report for Pipe Trenches - C&S - DC Checking & Appn	42	11-Jan-18	22-Feb-18	16-Dec-17	26-Jan-18	-26	-26			DOA27D - Detailed Design Report for Pipe Trenches - C&S - DC Checking & Appn					
DG980	DOA27D - Detailed Design Report for Pipe Trenches - C&S - Submission to Authori	14	11-Jan-18	25-Jan-18	16-Dec-17	29-Dec-17	-26	-26			DOA27D - Detailed Design Report for Pipe Trenches - C&S - Submission to Authori					
DG982	DOA27D - Detailed Design Report for Pipe Trenches - C&S - Re-submission to Aut	14	25-Jan-18	08-Feb-18	30-Dec-17	12-Jan-18	-26	-26			DOA27D - Detailed Design Report for Pipe Trenches - C&S - Re-submission to Aut					
DG984	DOA27D - Detailed Design Report for Pipe Trenches - C&S - Submission to DC for	14	08-Feb-18	22-Feb-18	13-Jan-18	26-Jan-18	-26	-26			DOA27D - Detailed Design Report for Pipe Trenches - C&S - Submission to DC for					
DG986	DOA27D - Detailed Design Report for Pipe Trenches - C&S - Submission to SO for	28	22-Feb-18	22-Mar-18	27-Jan-18	23-Feb-18	-26	-26			DOA27D - Detailed Design Report for Pipe Trenches - C&S - Submission to SO for					
DG988	DOA27D - Detailed Design Report for Pipe Trenches - C&S - Design Preparation to	251	08-May-17	22-Mar-18	08-May-17	23-Feb-18	0	-26			DOA27D - Detailed Design Report for Pipe Trenches - C&S - Design Preparation to					
Boundary Wall & Entrance (AIP28 / DDA28AB)		472	03-Feb-17	16-Mar-18	03-Feb-17	08-Feb-18	0	-35								
DG1145	DOA28A - Slopes and Retaining Wall - Re-submission to Authorities for Review & i	37	28-Sep-17	18-Jan-18	28-Sep-17	30-Nov-17	0	-49			DOA28A - Slopes and Retaining Wall - Re-submission to Authorities for Review & i					
DG1150	DOA28A - Slopes and Retaining Wall - Submission to DC for Certification	46	28-Sep-17	09-Jan-18	28-Sep-17	30-Nov-17	0	-39			DOA28A - Slopes and Retaining Wall - Submission to DC for Certification					
DG1155	DOA28A - Slopes and Retaining Wall - Submission to SO for Approval	28	09-Jan-18	06-Feb-18	01-Dec-17	28-Dec-17	-39	-39			DOA28A - Slopes and Retaining Wall - Submission to SO for Approval					
DG1160	DOA28A - Slopes and Retaining Wall - Design Preparation to SO Approval	329	03-Feb-17	06-Feb-18	03-Feb-17	28-Dec-17	0	-39			DOA28A - Slopes and Retaining Wall - Design Preparation to SO Approval					
DG1165	DOA28B - Boundary Wall & Entrance - Design for Submission	167	17-Jun-17	05-Jan-18	17-Jun-17	30-Nov-17	0	-35			DOA28B - Boundary Wall & Entrance - Design for Submission					
DG1170	DOA28B - Boundary Wall & Entrance - DC Checking & Approval	42	05-Jan-18	16-Feb-18	01-Dec-17	11-Jan-18	-35	-35			DOA28B - Boundary Wall & Entrance - DC Checking & Approval					
DG1175	DOA28B - Boundary Wall & Entrance - Submission to Authorities for Review & Cor	14	05-Jan-18	19-Jan-18	01-Dec-17	14-Dec-17	-35	-35			DOA28B - Boundary Wall & Entrance - Submission to Authorities for Review & Cor					
DG1180	DOA28B - Boundary Wall & Entrance - Re-submission to Authorities for Review & i	14	19-Jan-18	02-Feb-18	15-Dec-17	28-Dec-17	-35	-35			DOA28B - Boundary Wall & Entrance - Re-submission to Authorities for Review & i					
DG1185	DOA28B - Boundary Wall & Entrance - Submission to DC for Certification	14	02-Feb-18	16-Feb-18	29-Dec-17	11-Jan-18	-35	-35			DOA28B - Boundary Wall & Entrance - Submission to DC for Certification					
DG1190	DOA28B - Boundary Wall & Entrance - Submission to SO for Approval	28	16-Feb-18	16-Mar-18	12-Jan-18	08-Feb-18	-35	-35			DOA28B - Boundary Wall & Entrance - Submission to SO for Approval					
DG1195	DOA28B - Boundary Wall & Entrance - Design Preparation to SO Approval	237	17-Jun-17	16-Mar-18	17-Jun-17	08-Feb-18	0	-35			DOA28B - Boundary Wall & Entrance - Design Preparation to SO Approval					
Foundation & Piling Design (AIP29 / DDA29ABCD E)		170	01-Sep-17	13-Feb-18	01-Sep-17	15-Jan-18	0	-29								
DG526	DOA29E - Piling Foundation (Area V - PF) - DC Checking & Approval	42	07-Nov-17	04-Jan-18	07-Nov-17	18-Dec-17	0	-16			DOA29E - Piling Foundation (Area V - PF) - DC Checking & Approval					
DG528	DOA29E - Piling Foundation (Area V - PF) - Re-submission to Authorities for Revie	14	15-Dec-17	02-Jan-18	21-Nov-17	04-Dec-17	-24	-29			DOA29E - Piling Foundation (Area V - PF) - Re-submission to Authorities for Revie					
DG529	DOA29E - Piling Foundation (Area V - PF) - Submission to DC for Certification	14	02-Jan-18	16-Jan-18	05-Dec-17	18-Dec-17	-29	-29			DOA29E - Piling Foundation (Area V - PF) - Submission to DC for Certification					
DG530	DOA29E - Piling Foundation (Area V - PF) - Submission to SO for Approval	28	16-Jan-18	13-Feb-18	19-Dec-17	15-Jan-18	-29	-29			DOA29E - Piling Foundation (Area V - PF) - Submission to SO for Approval					
DG531	DOA29E - Piling Foundation (Area V - PF) - Design Preparation to SO Approval	170	01-Sep-17	13-Feb-18	01-Sep-17	15-Jan-18	0	-29			DOA29E - Piling Foundation (Area V - PF) - Design Preparation to SO Approval					
Site Wide Utility (AIP30 / DDA30ABCDEF G)		526	30-Jan-17	27-Apr-18	30-Jan-17	28-Feb-18	0	-58								
DG3490	DOA30A - Site Wide Security Access Control & Communication System - DC Chec	40	20-Oct-17	07-Jan-18	20-Oct-17	29-Nov-17	0	-40			DOA30A - Site Wide Security Access Control & Communication System - DC Chec					
DG3495	DOA30A - Site Wide Security Access Control & Communication System - Submiss	17	20-Oct-17	01-Jan-18	20-Oct-17	05-Nov-17	0	-37			DOA30A - Site Wide Security Access Control & Communication System - Submiss					
DG3500	DOA30A - Site Wide Security Access Control & Communication System - Re-subm	14	01-Jan-18	15-Jan-18	05-Nov-17	19-Nov-17	-57	-57			DOA30A - Site Wide Security Access Control & Communication System - Re-subm					
DG3505	DOA30A - Site Wide Security Access Control & Communication System - Submiss	14	15-Jan-18	29-Jan-18	19-Nov-17	03-Dec-17	-57	-57			DOA30A - Site Wide Security Access Control & Communication System - Submiss					
DG3510	DOA30A - Site Wide Security Access Control & Communication System - Submiss	28	29-Jan-18	26-Feb-18	03-Dec-17	31-Dec-17	-57	-57			DOA30A - Site Wide Security Access Control & Communication System - Submiss					
DG3515	DOA30A - Site Wide Security Access Control & Communication System - Design P	336	30-Jan-17	26-Feb-18	30-Jan-17	31-Dec-17	0	-57			DOA30A - Site Wide Security Access Control & Communication System - Design P					
DG3762	DOA30B - Site Wide Utility (U/G Pipework, Ductwork, Cable Route, Cable Draw Pit	161	08-Jun-17	08-Jan-18	08-Jun-17	15-Nov-17	0	-53			DOA30B - Site Wide Utility (U/G Pipework, Ductwork, Cable Route, Cable Draw Pit					
DG3764	DOA30B - Site Wide Utility (U/G Pipework, Ductwork, Cable Route, Cable Draw Pit	42	08-Jun-18	19-Feb-18	16-Nov-17	27-Dec-17	-53	-53			DOA30B - Site Wide Utility (U/G Pipework, Ductwork, Cable Route, Cable Draw Pit					
DG3766	DOA30B - Site Wide Utility (U/G Pipework, Ductwork, Cable Route, Cable Draw Pit	14	08-Jan-18	22-Jan-18	16-Nov-17	29-Nov-17	-53	-53			DOA30B - Site Wide Utility (U/G Pipework, Ductwork, Cable Route, Cable Draw Pit					
DG3768	DOA30B - Site Wide Utility (U/G Pipework, Ductwork, Cable Route, Cable Draw Pit	14	22-Jan-18	05-Feb-18	30-Nov-17	13-Dec-17	-53	-53			DOA30B - Site Wide Utility (U/G Pipework, Ductwork, Cable Route, Cable Draw Pit					
DG3770	DOA30B - Site Wide Utility (U/G Pipework, Ductwork, Cable Route, Cable Draw Pit	14	05-Feb-18	19-Feb-18	14-Dec-17	27-Dec-17	-53	-53			DOA30B - Site Wide Utility (U/G Pipework, Ductwork, Cable Route, Cable Draw Pit					
DG3772	DOA30B - Site Wide Utility (U/G Pipework, Ductwork, Cable Route, Cable Draw Pit	28	19-Feb-18	19-Mar-18	28-Dec-17	24-Jan-18	-53	-53			DOA30B - Site Wide Utility (U/G Pipework, Ductwork, Cable Route, Cable Draw Pit					
DG3774	DOA30B - Site Wide Utility (U/G Pipework, Ductwork, Cable Route, Cable Draw Pit	225	08-Jun-17	19-Mar-18	08-Jun-17	24-Jan-18	0	-53			DOA30B - Site Wide Utility (U/G Pipework, Ductwork, Cable Route, Cable Draw Pit					
DG3778	DOA30C - Fire Services System and Street Fire Hydrant System - DC Checking &	42	14-Oct-17	08-Jan-18	14-Oct-17	25-Nov-17	0	-44			DOA30C - Fire Services System and Street Fire Hydrant System - DC Checking &					
DG3780	DOA30C - Fire Services System and Street Fire Hydrant System - Submission to A	20	14-Oct-17	01-Jan-18	14-Oct-17	02-Nov-17	0	-60			DOA30C - Fire Services System and Street Fire Hydrant System - Submission to A					
DG3782	DOA30C - Fire Services System and Street Fire Hydrant System - Re-submission i	14	02-Jan-18	15-Jan-18	02-Nov-17	16-Nov-17	-60	-60			DOA30C - Fire Services System and Street Fire Hydrant System - Re-submission i					
DG3784	DOA30C - Fire Services System and Street Fire Hydrant System - Submission to C	14	16-Jan-18	29-Jan-18	16-Nov-17	30-Nov-17	-60	-60			DOA30C - Fire Services System and Street Fire Hydrant System - Submission to C					
DG3786	DOA30C - Fire Services System and Street Fire Hydrant System - Submission to S	28	30-Jan-18	26-Feb-18	30-Nov-17	28-Dec-17	-60	-60			DOA30C - Fire Services System and Street Fire Hydrant System - Submission to S					
DG3788	DOA30C - Fire Services System and Street Fire Hydrant System - Design Prepar	204	08-Jun-17	26-Feb-18	08-Jun-17	28-Dec-17	0	-60			DOA30C - Fire Services System and Street Fire Hydrant System - Design Prepar					
DG3806	DOA30E - Site Wide Utility (Road Lighting) - DC Checking & Approval	80	09-Oct-17	07-Jan-18	09-Oct-17	27-Dec-17	0	-11			DOA30E - Site Wide Utility (Road Lighting) - DC Checking & Approval					
DG3808	DOA30E - Site Wide Utility (Road Lighting) - Submission to Authorities for Review i	52	09-Oct-17	05-Jan-18	09-Oct-17	29-Nov-17	0	-36			DOA30E - Site Wide Utility (Road Lighting) - Submission to Authorities for Review i					
DG3810	DOA30E - Site Wide Utility (Road Lighting) - Re-submission to Authorities for Revie	14	05-Jan-18	19-Jan-18	30-Nov-17	13-Dec-17	-36	-36			DOA30E - Site Wide Utility (Road Lighting) - Re-submission to Authorities for Revie					
DG3812	DOA30E - Site Wide Utility (Road Lighting) - Submission to DC for Certification	14	19-Jan-18	02-Feb-18	14-Dec-17	27-Dec-17	-36	-36			DOA30E - Site Wide Utility (Road Lighting) - Submission to DC for Certification					
DG3814	DOA30E - Site Wide Utility (Road Lighting) - Submission to SO for Approval	28	26-Feb-18	25-Mar-18	28-Dec-17	24-Jan-18	-60	-60			DOA30E - Site Wide Utility (Road Lighting) - Submission to SO for Approval					
DG3816	DOA30E - Site Wide Utility (Road Lighting) - Design Preparation to SO Approval	201	23-Jun-17	25-Mar-18	23-Jun-17	24-Jan-18	0	-60			DOA30E - Site Wide Utility (Road Lighting) - Design Preparation to SO Approval					
DG3818	DOA30F - Typical Electrical Installation Drawings - Design for Submission	166	08-Jun-17	16-Jan-18	08-Jun-17	20-Nov-17	0	-57			DOA30F - Typical Electrical Installation Drawings - Design for Submission					
DG3820	DOA30F - Typical Electrical Installation Drawings - DC Checking & Approval	42	16-Jan-18	27-Feb-18	21-Nov-17	01-Jan-18	-57	-57			DOA30F - Typical Electrical Installation Drawings - DC Checking & Approval					
DG3822	DOA30F - Typical Electrical Installation Drawings - Submission to Authorities for R	14	16-Jan-18	30-Jan-18	21-Nov-17	04-Dec-17	-57	-57			DOA30F - Typical Electrical Installation Drawings - Submission to Authorities for R					



DATA DATE: 31-Dec-17			LAYOUT: SW Project Phase 1 Rev 8 (3M 31Dec17)						PAGE 5 OF 15				
Activity ID	Activity Name	Original Duration	Start	Finish	Rev 8 BL Start	Rev 8 BL Finish	Uplage Start	Uplage Finish	2017 Dec	Jan	Feb	Mar	Apr
DG3824	DDA30F - Typical Electrical Installation Drawings - Re-submission to Authorities for	14	30-Jan-18	13-Feb-18	05-Dec-17	18-Dec-17	-57	-57			DDA30F - Typical Electrical Installation Drawings - Re-submission to Authorities for		
DG3826	DDA30F - Typical Electrical Installation Drawings - Submission to DC for Certification	14	13-Feb-18	27-Feb-18	19-Dec-17	01-Jan-18	-57	-57			DDA30F - Typical Electrical Installation Drawings - Submission to DC for Certification		
DG3828	DDA30F - Typical Electrical Installation Drawings - Submission to SO for Approval	28	02-Mar-18	29-Mar-18	02-Jan-18	29-Jan-18	-59	-59				DDA30F - Typical Electrical Installation Drawings - Submission to SO for Approval	
DG3830	DDA30F - Typical Electrical Installation Drawings - Design Preparation to SO Approval	225	08-Jun-17	29-Mar-18	08-Jun-17	29-Jan-18	0	-59					DDA30F - Typical Electrical Installation Drawings - Design Preparation to SO Approval
DG3832	DDA30G - Typical Building Services Installation Drawings - Design for Submission	181	23-Jun-17	01-Jan-18	23-Jun-17	20-Dec-17	0	-12			DDA30G - Typical Building Services Installation Drawings - Design for Submission		
DG3834	DDA30G - Typical Building Services Installation Drawings - DC Checking & Approval	42	01-Jan-18	12-Feb-18	21-Dec-17	31-Jan-18	-12	-12			DDA30G - Typical Building Services Installation Drawings - DC Checking & Approval		
DG3836	DDA30G - Typical Building Services Installation Drawings - Submission to Authorities for	14	01-Jan-18	15-Jan-18	21-Dec-17	03-Jan-18	-12	-12			DDA30G - Typical Building Services Installation Drawings - Submission to Authorities for		
DG3838	DDA30G - Typical Building Services Installation Drawings - Re-submission to Authorities for	14	15-Jan-18	29-Jan-18	04-Jan-18	17-Jan-18	-12	-12			DDA30G - Typical Building Services Installation Drawings - Re-submission to Authorities for		
DG3840	DDA30G - Typical Building Services Installation Drawings - Submission to DC for Certification	14	29-Jan-18	12-Feb-18	18-Jan-18	31-Jan-18	-12	-12			DDA30G - Typical Building Services Installation Drawings - Submission to DC for Certification		
DG3844	DDA30G - Typical Building Services Installation Drawings - Design Preparation to SO Approval	210	23-Jun-17	27-Apr-18	23-Jun-17	28-Feb-18	0	-58					DDA30G - Typical Building Services Installation Drawings - Design Preparation to SO Approval
HAZOP Report (DDA31AB)		427	01-Dec-16	05-Feb-18	01-Dec-16	05-Feb-18	0	0					
DG3820	DDA31A - HAZOP Study - Design for Submission	380	01-Dec-16	03-Jan-18	01-Dec-16	15-Dec-17	0	-19			DDA31A - HAZOP Study - Design for Submission		
DG3825	DDA31A - HAZOP Study - Submission to SO for Approval	28	03-Jan-18	31-Jan-18	16-Dec-17	12-Jan-18	-19	-19			DDA31A - HAZOP Study - Submission to SO for Approval		
DG3830	DDA31A - HAZOP Study - Design Preparation to SO Approval	363	01-Dec-16	31-Jan-18	01-Dec-16	12-Jan-18	0	-19			DDA31A - HAZOP Study - Design Preparation to SO Approval		
DG3835	DDA31B - Hazardous Zoning Classification Report - Design for Submission	130	01-Sep-17	08-Jan-18	01-Sep-17	08-Jan-18	0	0			DDA31B - Hazardous Zoning Classification Report - Design for Submission		
DG3840	DDA31B - Hazardous Zoning Classification Report - Submission to SO for Approval	28	08-Jan-18	05-Feb-18	09-Jan-18	05-Feb-18	0	0			DDA31B - Hazardous Zoning Classification Report - Submission to SO for Approval		
DG3845	DDA31B - Hazardous Zoning Classification Report - Design Preparation to SO Approval	119	01-Sep-17	05-Feb-18	01-Sep-17	05-Feb-18	0	0			DDA31B - Hazardous Zoning Classification Report - Design Preparation to SO Approval		
ELS / Bulk Excavation (Temporary Works)		211	07-Apr-17	09-Feb-18	07-Apr-17	04-Jan-18	0	-36					
ELS for CEPT and PTW		211	07-Apr-17	06-Jan-18	07-Apr-17	17-Nov-17	0	-49					
DG3720	ELS for CEPT and PTW - Submission to DC and SO for Approval	62	17-Sep-17	06-Jan-18	17-Sep-17	17-Nov-17	0	-49			ELS for CEPT and PTW - Submission to DC and SO for Approval		
DG3725	ELS for CEPT and PTW - Design Preparation to DC and SO Approval	211	07-Apr-17	06-Jan-18	07-Apr-17	17-Nov-17	0	-49			ELS for CEPT and PTW - Design Preparation to DC and SO Approval		
ELS for Emergency Bypass		180	12-Jun-17	27-Jan-18	12-Jun-17	04-Jan-18	0	-22					
DG3730	ELS for Emergency Bypass - Design for Submission	146	12-Jun-17	07-Jan-18	12-Jun-17	15-Dec-17	0	-22			ELS for Emergency Bypass - Design for Submission		
DG3735	ELS for Emergency Bypass - Submission to DC and SO for Approval	20	07-Jan-18	27-Jan-18	16-Dec-17	04-Jan-18	-22	-22			ELS for Emergency Bypass - Submission to DC and SO for Approval		
DG3740	ELS for Emergency Bypass - Design Preparation to DC and SO Approval	155	12-Jun-17	27-Jan-18	12-Jun-17	04-Jan-18	0	-22			ELS for Emergency Bypass - Design Preparation to DC and SO Approval		
ELS for Inlet Pipe Connection		139	04-Sep-17	09-Feb-18	04-Sep-17	04-Jan-18	0	-36					
DG3745	ELS for Inlet Pipe Connection - Design for Submission	103	04-Sep-17	20-Jan-18	04-Sep-17	15-Dec-17	0	-36			ELS for Inlet Pipe Connection - Design for Submission		
DG3750	ELS for Inlet Pipe Connection - Submission to DC and SO for Approval	20	20-Jan-18	09-Feb-18	16-Dec-17	04-Jan-18	-36	-36			ELS for Inlet Pipe Connection - Submission to DC and SO for Approval		
DG3755	ELS for Inlet Pipe Connection - Design Preparation to DC and SO Approval	123	04-Sep-17	09-Feb-18	04-Sep-17	04-Jan-18	0	-36			ELS for Inlet Pipe Connection - Design Preparation to DC and SO Approval		
ELS for UV		127	04-Sep-17	28-Jan-18	04-Sep-17	23-Dec-17	0	-37					
DG3760	ELS for UV - Design for Submission	90	04-Sep-17	08-Jan-18	04-Sep-17	03-Dec-17	0	-37			ELS for UV - Design for Submission		
DG3765	ELS for UV - Submission to DC and SO for Approval	20	09-Jan-18	28-Jan-18	03-Dec-17	23-Dec-17	-37	-37			ELS for UV - Submission to DC and SO for Approval		
DG3769	ELS for UV - Design Preparation to DC and SO Approval	110	04-Sep-17	28-Jan-18	04-Sep-17	23-Dec-17	0	-37			ELS for UV - Design Preparation to DC and SO Approval		
Miscellaneous Design		259	03-Jul-17 A	27-Jan-18	03-Jul-17	27-Jan-18	0	0					
Equipment Schedules (DDA32A)		209	03-Jul-17 A	05-Jan-18	03-Jul-17	08-Dec-17	0	-28					
DG2010	DDA32A - Equipment Schedules - Submission to SO for Approval	28	11-Nov-17	05-Jan-18	11-Nov-17	08-Dec-17	0	-28			DDA32A - Equipment Schedules - Submission to SO for Approval		
DG2012	DDA32A - Equipment Schedules - Design Preparation to SO Approval	148	03-Jul-17 A	05-Jan-18	03-Jul-17	08-Dec-17	0	-28			DDA32A - Equipment Schedules - Design Preparation to SO Approval		
Penstock & Stoplogs Schedules (DDA32B)		229	03-Jul-17 A	05-Jan-18	03-Jul-17	28-Dec-17	0	-8					
DG3214	DDA32B - Penstock & Stoplogs Schedules - Submission to SO for Approval	28	16-Nov-17	05-Jan-18	01-Dec-17	28-Dec-17	15	-8			DDA32B - Penstock & Stoplogs Schedules - Submission to SO for Approval		
DG3216	DDA32B - Penstock & Stoplogs Schedules - Design Preparation to SO Approval	148	03-Jul-17 A	05-Jan-18	03-Jul-17	28-Dec-17	0	-8			DDA32B - Penstock & Stoplogs Schedules - Design Preparation to SO Approval		
Valves Schedules (DDA32C)		209	03-Jul-17 A	02-Jan-18	03-Jul-17	08-Dec-17	0	-25					
DG3220	DDA32C - Valves Schedules - Submission to SO for Approval	28	14-Nov-17	02-Jan-18	11-Nov-17	08-Dec-17	-3	-25			DDA32C - Valves Schedules - Submission to SO for Approval		
DG3222	DDA32C - Valves Schedules - Design Preparation to SO Approval	148	03-Jul-17 A	02-Jan-18	03-Jul-17	08-Dec-17	0	-25			DDA32C - Valves Schedules - Design Preparation to SO Approval		
Piping and Pipe Support Schedules (DDA32D)		259	03-Jul-17 A	27-Jan-18	03-Jul-17	27-Jan-18	0	0					
DG3862	DDA32D - Piping and Pipe Support Schedules - Submission to SO for Approval	28	12-Dec-17	27-Jan-18	31-Dec-17	27-Jan-18	19	0			DDA32D - Piping and Pipe Support Schedules - Submission to SO for Approval		
DG3864	DDA32D - Piping and Pipe Support Schedules - Design Preparation to SO Approval	148	03-Jul-17 A	27-Jan-18	03-Jul-17	27-Jan-18	0	0			DDA32D - Piping and Pipe Support Schedules - Design Preparation to SO Approval		
Painting Schedules (DDA32E)		209	03-Jul-17 A	02-Jan-18	03-Jul-17	08-Dec-17	0	-25					
DG3226	DDA32E - Painting Schedules - Submission to SO for Approval	28	11-Nov-17	02-Jan-18	11-Nov-17	08-Dec-17	0	-25			DDA32E - Painting Schedules - Submission to SO for Approval		
DG3228	DDA32E - Painting Schedules - Design Preparation to SO Approval	148	03-Jul-17 A	02-Jan-18	03-Jul-17	08-Dec-17	0	-25			DDA32E - Painting Schedules - Design Preparation to SO Approval		
Instrumentation Schedules (DDA32F)		229	03-Jul-17 A	05-Jan-18	03-Jul-17	28-Dec-17	0	-8					
DG3232	DDA32F - Instrumentation Schedules - Submission to SO for Approval	28	24-Nov-17	05-Jan-18	01-Dec-17	28-Dec-17	7	-8			DDA32F - Instrumentation Schedules - Submission to SO for Approval		
DG3234	DDA32F - Instrumentation Schedules - Design Preparation to SO Approval	148	03-Jul-17 A	05-Jan-18	03-Jul-17	28-Dec-17	0	-8			DDA32F - Instrumentation Schedules - Design Preparation to SO Approval		
LOT #1 - Building / Facilities Design : CEPT+SF, PTW+IPS+SHB, UV, SDB+S		594	25-Sep-16	17-Jun-18	25-Sep-16	09-May-18	0	-39					
CEPT and System Control Flowmeter Chamber		529	24-Dec-16	25-May-18	24-Dec-16	09-Feb-18	0	-106					
Civil and Structural Design (AIP6A / DDA6AB1B2)		529	24-Dec-16	25-May-18	24-Dec-16	07-Feb-18	0	-107					
DB1114	DDA6A - CEPT & SF - C&S - DC Checking & Approval	150	04-Jul-17 A	14-Jan-18	04-Jul-17	30-Nov-17	0	-45			DDA6A - CEPT & SF - C&S - DC Checking & Approval		
DB1118	DDA6A - CEPT & SF - C&S - Re-submission to Authorities for Review & Consent	101	22-Aug-17	30-Jan-18	22-Aug-17	30-Nov-17	0	-61			DDA6A - CEPT & SF - C&S - Re-submission to Authorities for Review & Consent		
DB1120	DDA6A - CEPT & SF - C&S - Submission to DC for Certification	101	22-Aug-17	30-Jan-18	22-Aug-17	30-Nov-17	0	-61			DDA6A - CEPT & SF - C&S - Submission to DC for Certification		
DB1122	DDA6A - CEPT & SF - C&S - Submission to SO for Approval	28	31-Jan-18	27-Feb-18	01-Dec-17	28-Dec-17	-61	-61			DDA6A - CEPT & SF - C&S - Submission to SO for Approval		
DB1123	DDA6A - CEPT & SF - C&S - Design Preparation to SO Approval	352	24-Dec-16	27-Feb-18	24-Dec-16	28-Dec-17	0	-61			DDA6A - CEPT & SF - C&S - Design Preparation to SO Approval		



DATA DATE: 31-Dec-17		LAYOUT: SW Project Phase 1 Rev 8 (3M 31Dec17)										PAGE 5 OF 15				
Activity ID	Activity Name	Original Duration	Start	Finish	Rev 8 BL Start	Rev 8 BL Finish	Upliftage Start	Upliftage Finish	2017 Dec	Jan	Feb	Mar	Apr			
DB4902	DDA6B1 - CEPT - C&S - DC Checking & Approval	171	13-Jun-17	08-Jan-18	13-Jun-17	30-Nov-17	0	-39			DDA6B1 - CEPT - C&S - DC Checking & Approval					
DB4908	DDA6B1 - CEPT - C&S - Re-submission to Authorities for Review & Consent	168	27-Jul-17 A	27-Apr-18	27-Jul-17	10-Jan-18	0	-107								
DB4910	DDA6B1 - CEPT - C&S - Submission to DC for Certification	168	27-Jul-17 A	27-Apr-18	27-Jul-17	10-Jan-18	0	-107								
DB4914	DDA6B1 - CEPT - C&S - Design Preparation to SO Approval	370	24-Dec-16	25-May-18	24-Dec-16	07-Feb-18	0	-107								
DB4918	DDA6B2 - SF - C&S - DC Checking & Approval	66	24-Oct-17	06-Jan-18	24-Oct-17	29-Dec-17	0	-9			DDA6B2 - SF - C&S - DC Checking & Approval					
DB4924	DDA6B2 - SF - C&S - Re-submission to Authorities for Review & Consent	14	31-Dec-17	13-Jan-18	01-Dec-17	14-Dec-17	-30	-30			DDA6B2 - SF - C&S - Re-submission to Authorities for Review & Consent					
DB4926	DDA6B2 - SF - C&S - Submission to DC for Certification	14	14-Jan-18	27-Jan-18	15-Dec-17	28-Dec-17	-30	-30			DDA6B2 - SF - C&S - Submission to DC for Certification					
DB4928	DDA6B2 - SF - C&S - Submission to SO for Approval	28	28-Jan-18	24-Feb-18	29-Dec-17	25-Jan-18	-30	-30				DDA6B2 - SF - C&S - Submission to SO for Approval				
DB4930	DDA6B2 - SF - C&S - Design Preparation to SO Approval	285	26-Mar-17	24-Feb-18	26-Mar-17	25-Jan-18	0	-30				DDA6B2 - SF - C&S - Design Preparation to SO Approval				
Electrical and Mechanical Design (AIP6B / DDA6C1C2DEF)		427	25-Jan-17	22-Mar-18	25-Jan-17	09-Feb-18	0	-41								
DB1148	DDA6C1-2 - CEPT & SF - E&M (Super Structural Design) - Design for Submission	115	08-Aug-17	11-Jan-18	08-Aug-17	01-Dec-17	0	-41			DDA6C1-2 - CEPT & SF - E&M (Super Structural Design) - Design for Submission					
DB1150	DDA6C1-2 - CEPT & SF - E&M (Super Structural Design) - DC Checking & Approval	42	11-Jan-18	22-Feb-18	01-Dec-17	12-Jan-18	-41	-41			DDA6C1-2 - CEPT & SF - E&M (Super Structural Design) - DC Checking & Approval					
DB1152	DDA6C1-2 - CEPT & SF - E&M (Super Structural Design) - Submission to Authorities for Review & Consent	14	11-Jan-18	25-Jan-18	01-Dec-17	15-Dec-17	-41	-41			DDA6C1-2 - CEPT & SF - E&M (Super Structural Design) - Submission to Authorities for Review & Consent					
DB1154	DDA6C1-2 - CEPT & SF - E&M (Super Structural Design) - Re-submission to Authorities for Review & Consent	14	25-Jan-18	08-Feb-18	15-Dec-17	29-Dec-17	-41	-41			DDA6C1-2 - CEPT & SF - E&M (Super Structural Design) - Re-submission to Authorities for Review & Consent					
DB1156	DDA6C1-2 - CEPT & SF - E&M (Super Structural Design) - Submission to DC for Certification	14	08-Feb-18	22-Feb-18	29-Dec-17	12-Jan-18	-41	-41			DDA6C1-2 - CEPT & SF - E&M (Super Structural Design) - Submission to DC for Certification					
DB1158	DDA6C1-2 - CEPT & SF - E&M (Super Structural Design) - Submission to SO for Approval	28	22-Feb-18	22-Mar-18	12-Jan-18	09-Feb-18	-41	-41				DDA6C1-2 - CEPT & SF - E&M (Super Structural Design) - Submission to SO for Approval				
DB1160	DDA6C1-2 - CEPT & SF - E&M (Super Structural Design) - Design Preparation to SO Approval	185	08-Aug-17	22-Mar-18	08-Aug-17	09-Feb-18	0	-41				DDA6C1-2 - CEPT & SF - E&M (Super Structural Design) - Design Preparation to SO Approval				
DB1178	DDA6C2-2 - CEPT & SF - E&M (Super Structural Design) - DC Checking & Approval	92	28-Sep-17	09-Jan-18	28-Sep-17	28-Dec-17	0	-11			DDA6C2-2 - CEPT & SF - E&M (Super Structural Design) - DC Checking & Approval					
DB1182	DDA6C2-2 - CEPT & SF - E&M (Super Structural Design) - Re-submission to Authorities for Review & Consent	14	31-Dec-17	13-Jan-18	01-Dec-17	14-Dec-17	-30	-30			DDA6C2-2 - CEPT & SF - E&M (Super Structural Design) - Re-submission to Authorities for Review & Consent					
DB1184	DDA6C2-2 - CEPT & SF - E&M (Super Structural Design) - Submission to DC for Certification	14	14-Jan-18	27-Jan-18	15-Dec-17	28-Dec-17	-30	-30			DDA6C2-2 - CEPT & SF - E&M (Super Structural Design) - Submission to DC for Certification					
DB1186	DDA6C2-2 - CEPT & SF - E&M (Super Structural Design) - Submission to SO for Approval	28	28-Jan-18	24-Feb-18	29-Dec-17	25-Jan-18	-30	-30				DDA6C2-2 - CEPT & SF - E&M (Super Structural Design) - Submission to SO for Approval				
DB1188	DDA6C2-2 - CEPT & SF - E&M (Super Structural Design) - Design Preparation to SO Approval	185	28-Jun-17	24-Feb-18	28-Jun-17	25-Jan-18	0	-30				DDA6C2-2 - CEPT & SF - E&M (Super Structural Design) - Design Preparation to SO Approval				
DB4498	DDA6DEF - CEPT & System Control - E&M - DC Checking & Approval	116	07-Aug-17	11-Jan-18	07-Aug-17	30-Nov-17	0	-42			DDA6DEF - CEPT & System Control - E&M - DC Checking & Approval					
DB4502	DDA6DEF - CEPT & System Control - E&M - Re-submission to Authorities for Review & Consent	74	18-Sep-17	29-Jan-18	18-Sep-17	30-Nov-17	0	-60			DDA6DEF - CEPT & System Control - E&M - Re-submission to Authorities for Review & Consent					
DB4504	DDA6DEF - CEPT & System Control - E&M - Submission to DC for Certification	74	18-Sep-17	29-Jan-18	18-Sep-17	30-Nov-17	0	-60			DDA6DEF - CEPT & System Control - E&M - Submission to DC for Certification					
DB4506	DDA6DEF - CEPT & System Control - E&M - Submission to SO for Approval	28	29-Jan-18	26-Feb-18	01-Dec-17	28-Dec-17	-60	-60				DDA6DEF - CEPT & System Control - E&M - Submission to SO for Approval				
DB4508	DDA6DEF - CEPT & System Control - E&M - Design Preparation to SO Approval	327	25-Jan-17	26-Feb-18	25-Jan-17	28-Dec-17	0	-60				DDA6DEF - CEPT & System Control - E&M - Design Preparation to SO Approval				
Inlet Work, Preliminary Treatment Works, IPS and SHB		537	26-Nov-16	30-May-18	26-Nov-16	25-Jan-18	0	-125								
Civil and Structural Design (AIP5A / DDA5AB1B2)		537	26-Nov-16	30-May-18	26-Nov-16	25-Jan-18	0	-125								
DB1214	DDA5A - PTW, IPS & SHB - C&S - DC Checking & Approval	185	30-May-17	09-Jan-18	30-May-17	30-Nov-17	0	-39			DDA5A - PTW, IPS & SHB - C&S - DC Checking & Approval					
DB1218	DDA5A - PTW, IPS & SHB - C&S - Re-submission to Authorities for Review & Consent	123	31-Jul-17 A	12-Jan-18	31-Jul-17	30-Nov-17	0	-42			DDA5A - PTW, IPS & SHB - C&S - Re-submission to Authorities for Review & Consent					
DB1220	DDA5A - PTW, IPS & SHB - C&S - Submission to DC for Certification	123	31-Dec-17	02-May-18	31-Jul-17	30-Nov-17	-153	-153								
DB1223	DDA5A - PTW, IPS & SHB - C&S - Design Preparation to SO Approval	377	26-Nov-16	30-May-18	26-Nov-16	28-Dec-17	0	-153								
DB4802	DDA5B1 - PTW & IPS - C&S - DC Checking & Approval	164	20-Jun-17	08-Jan-18	20-Jun-17	30-Nov-17	0	-38			DDA5B1 - PTW & IPS - C&S - DC Checking & Approval					
DB4808	DDA5B1 - PTW & IPS - C&S - Re-submission to Authorities for Review & Consent	127	27-Jul-17 A	30-Jan-18	27-Jul-17	30-Nov-17	0	-61			DDA5B1 - PTW & IPS - C&S - Re-submission to Authorities for Review & Consent					
DB4810	DDA5B1 - PTW & IPS - C&S - Submission to DC for Certification	127	27-Jul-17 A	30-Jan-18	27-Jul-17	30-Nov-17	0	-61			DDA5B1 - PTW & IPS - C&S - Submission to DC for Certification					
DB4812	DDA5B1 - PTW & IPS - C&S - Submission to SO for Approval	28	31-Jan-18	27-Feb-18	01-Dec-17	28-Dec-17	-61	-61			DDA5B1 - PTW & IPS - C&S - Submission to SO for Approval					
DB4814	DDA5B1 - PTW & IPS - C&S - Design Preparation to SO Approval	359	17-Dec-16	27-Feb-18	17-Dec-16	28-Dec-17	0	-61			DDA5B1 - PTW & IPS - C&S - Design Preparation to SO Approval					
DB4818	DDA5B2 - SHB - C&S - DC Checking & Approval	129	22-Aug-17	12-Jan-18	22-Aug-17	28-Dec-17	0	-15			DDA5B2 - SHB - C&S - DC Checking & Approval					
DB4824	DDA5B2 - SHB - C&S - Re-submission to Authorities for Review & Consent	14	31-Dec-17	13-Jan-18	01-Dec-17	14-Dec-17	-30	-30			DDA5B2 - SHB - C&S - Re-submission to Authorities for Review & Consent					
DB4826	DDA5B2 - SHB - C&S - Submission to DC for Certification	14	14-Jan-18	27-Jan-18	15-Dec-17	28-Dec-17	-30	-30			DDA5B2 - SHB - C&S - Submission to DC for Certification					
DB4828	DDA5B2 - SHB - C&S - Submission to SO for Approval	28	08-Feb-18	07-Mar-18	29-Dec-17	25-Jan-18	-41	-41				DDA5B2 - SHB - C&S - Submission to SO for Approval				
DB4830	DDA5B2 - SHB - C&S - Design Preparation to SO Approval	324	06-Feb-17	07-Mar-18	06-Feb-17	25-Jan-18	0	-41				DDA5B2 - SHB - C&S - Design Preparation to SO Approval				
Electrical and Mechanical Design (AIP5B / DDA5C1C2DEF)		486	27-Nov-16	28-Feb-18	27-Nov-16	15-Jan-18	0	-43								
DB1252	DDA5C1-2 - PTW, IPS & SHB - E&M (Super Structural Design) - DC Checking & Approval	52	28-Oct-17	05-Jan-18	28-Oct-17	18-Dec-17	0	-17			DDA5C1-2 - PTW, IPS & SHB - E&M (Super Structural Design) - DC Checking & Approval					
DB1254	DDA5C1-2 - PTW, IPS & SHB - E&M (Super Structural Design) - Submission to Authorities for Review & Consent	24	28-Oct-17	02-Jan-18	28-Oct-17	20-Nov-17	0	-42			DDA5C1-2 - PTW, IPS & SHB - E&M (Super Structural Design) - Submission to Authorities for Review & Consent					
DB1258	DDA5C1-2 - PTW, IPS & SHB - E&M (Super Structural Design) - Re-submission to Authorities for Review & Consent	14	02-Jan-18	16-Jan-18	11-Nov-17	04-Dec-17	-42	-42			DDA5C1-2 - PTW, IPS & SHB - E&M (Super Structural Design) - Re-submission to Authorities for Review & Consent					
DB1260	DDA5C1-2 - PTW, IPS & SHB - E&M (Super Structural Design) - Submission to DC for Certification	14	16-Jan-18	30-Jan-18	05-Dec-17	18-Dec-17	-42	-42			DDA5C1-2 - PTW, IPS & SHB - E&M (Super Structural Design) - Submission to DC for Certification					
DB1262	DDA5C1-2 - PTW, IPS & SHB - E&M (Super Structural Design) - Submission to SO for Approval	28	31-Jan-18	28-Feb-18	19-Dec-17	15-Jan-18	-43	-43			DDA5C1-2 - PTW, IPS & SHB - E&M (Super Structural Design) - Submission to SO for Approval					
DB1264	DDA5C1-2 - PTW, IPS & SHB - E&M (Super Structural Design) - Design Preparation to SO Approval	283	01-Apr-17	28-Feb-18	01-Apr-17	15-Jan-18	0	-43			DDA5C1-2 - PTW, IPS & SHB - E&M (Super Structural Design) - Design Preparation to SO Approval					
DB1284	DDA5C2-2 - PTW, IPS & SHB - E&M (Super Structural Design) - DC Checking & Approval	62	18-Oct-17	06-Jan-18	18-Oct-17	18-Dec-17	0	-18			DDA5C2-2 - PTW, IPS & SHB - E&M (Super Structural Design) - DC Checking & Approval					
DB1286	DDA5C2-2 - PTW, IPS & SHB - E&M (Super Structural Design) - Submission to Authorities for Review & Consent	34	18-Oct-17	03-Jan-18	18-Oct-17	20-Nov-17	0	-43			DDA5C2-2 - PTW, IPS & SHB - E&M (Super Structural Design) - Submission to Authorities for Review & Consent					
DB1290	DDA5C2-2 - PTW, IPS & SHB - E&M (Super Structural Design) - Re-submission to Authorities for Review & Consent	14	03-Jan-18	17-Jan-18	21-Nov-17	04-Dec-17	-43	-43			DDA5C2-2 - PTW, IPS & SHB - E&M (Super Structural Design) - Re-submission to Authorities for Review & Consent					
DB1292	DDA5C2-2 - PTW, IPS & SHB - E&M (Super Structural Design) - Submission to DC for Certification	14	17-Jan-18	31-Jan-18	05-Dec-17	18-Dec-17	-43	-43			DDA5C2-2 - PTW, IPS & SHB - E&M (Super Structural Design) - Submission to DC for Certification					
DB1294	DDA5C2-2 - PTW, IPS & SHB - E&M (Super Structural Design) - Submission to SO for Approval	28	31-Jan-18	28-Feb-18	19-Dec-17	15-Jan-18	-43	-43			DDA5C2-2 - PTW, IPS & SHB - E&M (Super Structural Design) - Submission to SO for Approval					
DB1296	DDA5C2-2 - PTW, IPS & SHB - E&M (Super Structural Design) - Design Preparation to SO Approval	306	01-Mar-17	28-Feb-18	01-Mar-17	15-Jan-18	0	-43			DDA5C2-2 - PTW, IPS & SHB - E&M (Super Structural Design) - Design Preparation to SO Approval					
DB4512	DDA5DEF - PTW, IPS & SHB - E&M - DC Checking & Approval	236	13-Apr-17	23-Jan-18	13-Apr-17	04-Dec-17	0	-50			DDA5DEF - PTW, IPS & SHB - E&M - DC Checking & Approval					
DB4518	DDA5DEF - PTW, IPS & SHB - E&M - Re-submission to Authorities for Review & Consent	21	18-Dec-17	10-Jan-18	31-Oct-17	20-Nov-17	-48	-51			DDA5DEF - PTW, IPS & SHB - E&M - Re-submission to Authorities for Review & Consent					
DB4520	DDA5DEF - PTW, IPS & SHB - E&M - Submission to DC for Certification	14	10-Jan-18	24-Jan-18	21-Nov-17	04-Dec-17	-51	-51			DDA5DEF - PTW, IPS & SHB - E&M - Submission to DC for Certification					
DB4522	DDA5DEF - PTW, IPS & SHB - E&M - Submission to SO for Approval	28	24-Jan-18	21-Feb-18	05-Dec-17	01-Jan-18	-51	-51			DDA5DEF - PTW, IPS & SHB - E&M - Submission to SO for Approval					



DATA DATE: 31-Dec-17			LAYOUT: SW Project Phase 1 Rev 8 (3M 31Dec17)						PAGE 7 OF 15				
Activity ID	Activity Name	Original Duration	Start	Finish	Rev 8 BL Start	Rev 8 BL Finish	Drillage Start	Drillage Finish	2017 Dec	2018 Jan	2018 Feb	2018 Mar	2018 Apr
DB4524	DDA5DEF - PTW, IPS & SHB - E&M - Design Preparation to SO Approval	394	27-Nov-16	21-Feb-18	27-Nov-16	01-Jan-18	0	-51					DDA5DEF - PTW, IPS & SHB - E&M - Design Preparation to SO Approval
UV Disinfection Facilities													
Civil and Structural Design (AIP7A / DDA7AB)		228	26-Jun-17	18-Mar-18	26-Jun-17	08-Feb-18	0	-38					
DB1314	DDA7A - UV Facilities - C&S (Architectural) - Design for Submission	112	11-Aug-17	05-Jan-18	11-Aug-17	30-Nov-17	0	-36			DDA7A - UV Facilities - C&S (Architectural) - Design for Submission		
DB1316	DDA7A - UV Facilities - C&S (Architectural) - DC Checking & Approval	42	05-Jan-18	16-Feb-18	01-Dec-17	11-Jan-18	-36	-36			DDA7A - UV Facilities - C&S (Architectural) - DC Checking & Approval		
DB1318	DDA7A - UV Facilities - C&S (Architectural) - Submission to Authorities for Review	14	05-Jan-18	19-Jan-18	01-Dec-17	14-Dec-17	-36	-36			DDA7A - UV Facilities - C&S (Architectural) - Submission to Authorities for Review		
DB1319	DDA7A - UV Facilities - C&S (Architectural) - Workshop with DSD & SO	0	08-Jan-18			04-Dec-17	-36	-36			DDA7A - UV Facilities - C&S (Architectural) - Workshop with DSD & SO		
DB1320	DDA7A - UV Facilities - C&S (Architectural) - Re-submission to Authorities for Review	14	19-Jan-18	02-Feb-18	15-Dec-17	28-Dec-17	-36	-36			DDA7A - UV Facilities - C&S (Architectural) - Re-submission to Authorities for Review		
DB1322	DDA7A - UV Facilities - C&S (Architectural) - Submission to DC for Certification	14	02-Feb-18	16-Feb-18	29-Dec-17	11-Jan-18	-36	-36			DDA7A - UV Facilities - C&S (Architectural) - Submission to DC for Certification		
DB1324	DDA7A - UV Facilities - C&S (Architectural) - Submission to SO for Approval	28	16-Feb-18	16-Mar-18	12-Jan-18	08-Feb-18	-36	-36			DDA7A - UV Facilities - C&S (Architectural) - Submission to SO for Approval		
DB1325	DDA7A - UV Facilities - C&S (Architectural) - Design Preparation to SO Approval	182	11-Aug-17	16-Mar-18	11-Aug-17	08-Feb-18	0	-36			DDA7A - UV Facilities - C&S (Architectural) - Design Preparation to SO Approval		
DB4940	DDA7B - UV Facilities - C&S (Structural) - Design for Submission	158	26-Jun-17	07-Jan-18	26-Jun-17	30-Nov-17	0	-38			DDA7B - UV Facilities - C&S (Structural) - Design for Submission		
DB4950	DDA7B - UV Facilities - C&S (Structural) - DC Checking & Approval	42	07-Jan-18	18-Feb-18	01-Dec-17	11-Jan-18	-38	-38			DDA7B - UV Facilities - C&S (Structural) - DC Checking & Approval		
DB4960	DDA7B - UV Facilities - C&S (Structural) - Submission to Authorities for Review & i	14	07-Jan-18	21-Jan-18	01-Dec-17	14-Dec-17	-38	-38			DDA7B - UV Facilities - C&S (Structural) - Submission to Authorities for Review & i		
DB4970	DDA7B - UV Facilities - C&S (Structural) - Workshop with DSD & SO	0	10-Jan-18			04-Dec-17	-38	-38			DDA7B - UV Facilities - C&S (Structural) - Workshop with DSD & SO		
DB4980	DDA7B - UV Facilities - C&S (Structural) - Re-submission to Authorities for Review	14	21-Jan-18	04-Feb-18	15-Dec-17	28-Dec-17	-38	-38			DDA7B - UV Facilities - C&S (Structural) - Re-submission to Authorities for Review		
DB4990	DDA7B - UV Facilities - C&S (Structural) - Submission to DC for Certification	14	04-Feb-18	18-Feb-18	29-Dec-17	11-Jan-18	-38	-38			DDA7B - UV Facilities - C&S (Structural) - Submission to DC for Certification		
DB5000	DDA7B - UV Facilities - C&S (Structural) - Submission to SO for Approval	28	18-Feb-18	18-Mar-18	12-Jan-18	08-Feb-18	-38	-38			DDA7B - UV Facilities - C&S (Structural) - Submission to SO for Approval		
DB5010	DDA7B - UV Facilities - C&S (Structural) - Design Preparation to SO Approval	228	26-Jun-17	18-Mar-18	26-Jun-17	08-Feb-18	0	-38			DDA7B - UV Facilities - C&S (Structural) - Design Preparation to SO Approval		
Electrical and Mechanical Design (AIP7B / DDA7C1C2DEF)		467	22-Dec-16	17-Jun-18	22-Dec-16	09-May-18	0	-39					
DB1340	DDA7C1-1 - UV Facilities - E&M (Piling & Foundation Design) - DC Checking & Ap	144	28-Jul-17	28-Jan-18	28-Jul-17	18-Dec-17	0	-41			DDA7C1-1 - UV Facilities - E&M (Piling & Foundation Design) - DC Checking & Ap		
DB1346	DDA7C1-1 - UV Facilities - E&M (Piling & Foundation Design) - Re-submission to	14	31-Dec-17	13-Jan-18	21-Nov-17	04-Dec-17	-40	-40			DDA7C1-1 - UV Facilities - E&M (Piling & Foundation Design) - Re-submission to		
DB1348	DDA7C1-1 - UV Facilities - E&M (Piling & Foundation Design) - Submission to DC	14	14-Jan-18	27-Jan-18	05-Dec-17	18-Dec-17	-40	-40			DDA7C1-1 - UV Facilities - E&M (Piling & Foundation Design) - Submission to DC		
DB1350	DDA7C1-1 - UV Facilities - E&M (Piling & Foundation Design) - Submission to SO	28	28-Jan-18	24-Feb-18	19-Dec-17	15-Jan-18	-40	-40			DDA7C1-1 - UV Facilities - E&M (Piling & Foundation Design) - Submission to SO		
DB1352	DDA7C1-1 - UV Facilities - E&M (Piling & Foundation Design) - Design Preparation	371	22-Dec-16	24-Feb-18	22-Dec-16	15-Jan-18	0	-40			DDA7C1-1 - UV Facilities - E&M (Piling & Foundation Design) - Design Preparation		
DB1354	DDA7C1-2 - UV Facilities - E&M (Super Structural Design) - Design for Submission	174	08-Sep-17	08-Apr-18	08-Sep-17	28-Feb-18	0	-39			DDA7C1-2 - UV Facilities - E&M (Super Structural Design) - Design for Submission		
DB1368	DDA7C1-2 - UV Facilities - E&M (Super Structural Design) - Design Preparation to	244	08-Sep-17	17-Jun-18	08-Sep-17	09-May-18	0	-39			DDA7C1-2 - UV Facilities - E&M (Super Structural Design) - Design Preparation to		
DB1372	DDA7C2-1 - UV Facilities - E&M (Piling & Foundation Design) - DC Checking & Ap	149	28-Jul-17	14-Jan-18	28-Jul-17	23-Dec-17	0	-21			DDA7C2-1 - UV Facilities - E&M (Piling & Foundation Design) - DC Checking & Ap		
DB1378	DDA7C2-1 - UV Facilities - E&M (Piling & Foundation Design) - Re-submission to	14	31-Dec-17	13-Jan-18	26-Nov-17	09-Dec-17	-35	-35			DDA7C2-1 - UV Facilities - E&M (Piling & Foundation Design) - Re-submission to		
DB1380	DDA7C2-1 - UV Facilities - E&M (Piling & Foundation Design) - Submission to DC	14	14-Jan-18	27-Jan-18	10-Dec-17	23-Dec-17	-35	-35			DDA7C2-1 - UV Facilities - E&M (Piling & Foundation Design) - Submission to DC		
DB1382	DDA7C2-1 - UV Facilities - E&M (Piling & Foundation Design) - Submission to SO	28	28-Jan-18	24-Feb-18	24-Dec-17	20-Jan-18	-35	-35			DDA7C2-1 - UV Facilities - E&M (Piling & Foundation Design) - Submission to SO		
DB1384	DDA7C2-1 - UV Facilities - E&M (Piling & Foundation Design) - Design Preparation	371	22-Dec-16	24-Feb-18	22-Dec-16	20-Jan-18	0	-35			DDA7C2-1 - UV Facilities - E&M (Piling & Foundation Design) - Design Preparation		
DB1386	DDA7C2-2 - UV Facilities - E&M (Super Structural Design) - Design for Submission	182	01-Jul-17	18-Jan-18	01-Jul-17	30-Dec-17	0	-19			DDA7C2-2 - UV Facilities - E&M (Super Structural Design) - Design for Submission		
DB1388	DDA7C2-2 - UV Facilities - E&M (Super Structural Design) - DC Checking & Appro	42	18-Jan-18	01-Mar-18	30-Dec-17	10-Feb-18	-19	-19			DDA7C2-2 - UV Facilities - E&M (Super Structural Design) - DC Checking & Appro		
DB1390	DDA7C2-2 - UV Facilities - E&M (Super Structural Design) - Submission to Authori	14	18-Jan-18	01-Feb-18	30-Dec-17	13-Jan-18	-19	-19			DDA7C2-2 - UV Facilities - E&M (Super Structural Design) - Submission to Authori		
DB1392	DDA7C2-2 - UV Facilities - E&M (Super Structural Design) - Workshop with DSD &	0	31-Jan-18		12-Jan-18		-19	-19			DDA7C2-2 - UV Facilities - E&M (Super Structural Design) - Workshop with DSD &		
DB1394	DDA7C2-2 - UV Facilities - E&M (Super Structural Design) - Re-submission to Aut	14	01-Feb-18	15-Feb-18	13-Jan-18	27-Jan-18	-19	-19			DDA7C2-2 - UV Facilities - E&M (Super Structural Design) - Re-submission to Aut		
DB1396	DDA7C2-2 - UV Facilities - E&M (Super Structural Design) - Submission to DC for	14	15-Feb-18	01-Mar-18	27-Jan-18	10-Feb-18	-19	-19			DDA7C2-2 - UV Facilities - E&M (Super Structural Design) - Submission to DC for		
DB1398	DDA7C2-2 - UV Facilities - E&M (Super Structural Design) - Submission to SO for	28	16-Mar-18	12-Apr-18	10-Feb-18	10-Mar-18	-34	-34			DDA7C2-2 - UV Facilities - E&M (Super Structural Design) - Submission to SO for		
DB1399	DDA7C2-2 - UV Facilities - E&M (Super Structural Design) - Design Preparation to	252	01-Jul-17	12-Apr-18	01-Jul-17	10-Mar-18	0	-34			DDA7C2-2 - UV Facilities - E&M (Super Structural Design) - Design Preparation to		
DB4526	DDA7DEF - UV Facilities - E&M - Design for Submission	236	30-Mar-17	11-Jan-18	30-Mar-17	21-Nov-17	0	-52			DDA7DEF - UV Facilities - E&M - Design for Submission		
DB4528	DDA7DEF - UV Facilities - E&M - DC Checking & Approval	42	11-Jan-18	22-Feb-18	21-Nov-17	02-Jan-18	-52	-52			DDA7DEF - UV Facilities - E&M - DC Checking & Approval		
DB4530	DDA7DEF - UV Facilities - E&M - Submission to Authorities for Review & Consent	14	11-Jan-18	25-Jan-18	21-Nov-17	05-Dec-17	-52	-52			DDA7DEF - UV Facilities - E&M - Submission to Authorities for Review & Consent		
DB4532	DDA7DEF - UV Facilities - E&M - Workshop with DSD & SO	0	24-Jan-18			04-Dec-17	-52	-52			DDA7DEF - UV Facilities - E&M - Workshop with DSD & SO		
DB4534	DDA7DEF - UV Facilities - E&M - Re-submission to Authorities for Review & Cons	14	25-Jan-18	08-Feb-18	05-Dec-17	19-Dec-17	-52	-52			DDA7DEF - UV Facilities - E&M - Re-submission to Authorities for Review & Cons		
DB4536	DDA7DEF - UV Facilities - E&M - Submission to DC for Certification	14	08-Feb-18	22-Feb-18	19-Dec-17	02-Jan-18	-52	-52			DDA7DEF - UV Facilities - E&M - Submission to DC for Certification		
DB4538	DDA7DEF - UV Facilities - E&M - Submission to SO for Approval	28	22-Feb-18	22-Mar-18	02-Jan-18	30-Jan-18	-52	-52			DDA7DEF - UV Facilities - E&M - Submission to SO for Approval		
DB4540	DDA7DEF - UV Facilities - E&M - Design Preparation to SO Approval	306	30-Mar-17	22-Mar-18	30-Mar-17	30-Jan-18	0	-52			DDA7DEF - UV Facilities - E&M - Design Preparation to SO Approval		
Sludge Dewatering Building and Sludge Skip Storage Building		594	25-Sep-16	18-Mar-18	25-Sep-16	08-Feb-18	0	-38					
Civil and Structural Design (AIP8A / DDA8AB1B2)		526	24-Dec-16	13-Mar-18	24-Dec-16	08-Feb-18	0	-33					
DB1424	DDA8A - SDB and SSSB - C&S - DC Checking & Approval	183	15-Jun-17	09-Jan-18	15-Jun-17	14-Dec-17	0	-25			DDA8A - SDB and SSSB - C&S - DC Checking & Approval		
DB1428	DDA8A - SDB and SSSB - C&S - Re-submission to Authorities for Review & Cons	31	31-Dec-17	30-Jan-18	31-Oct-17	30-Nov-17	-61	-61			DDA8A - SDB and SSSB - C&S - Re-submission to Authorities for Review & Cons		
DB1430	DDA8A - SDB and SSSB - C&S - Submission to DC for Certification	14	31-Jan-18	13-Feb-18	01-Dec-17	14-Dec-17	-61	-61			DDA8A - SDB and SSSB - C&S - Submission to DC for Certification		
DB1432	DDA8A - SDB and SSSB - C&S - Submission to SO for Approval	28	14-Feb-18	13-Mar-18	15-Dec-17	11-Jan-18	-61	-61			DDA8A - SDB and SSSB - C&S - Submission to SO for Approval		
DB1433	DDA8A - SDB and SSSB - C&S - Design Preparation to SO Approval	346	24-Dec-16	13-Mar-18	24-Dec-16	11-Jan-18	0	-61			DDA8A - SDB and SSSB - C&S - Design Preparation to SO Approval		
DB4834	DDA8B1 - SDB - C&S - DC Checking & Approval	142	26-Jul-17	14-Jan-18	26-Jul-17	14-Dec-17	0	-30			DDA8B1 - SDB - C&S - DC Checking & Approval		
DB4838	DDA8B1 - SDB - C&S - Re-submission to Authorities for Review & Consent	31	31-Dec-17	30-Jan-18	31-Oct-17	30-Nov-17	-61	-61			DDA8B1 - SDB - C&S - Re-submission to Authorities for Review & Consent		
DB4840	DDA8B1 - SDB - C&S - Submission to DC for Certification	14	31-Jan-18	13-Feb-18	01-Dec-17	14-Dec-17	-61	-61			DDA8B1 - SDB - C&S - Submission to DC for Certification		
DB4842	DDA8B1 - SDB - C&S - Submission to SO for Approval	28	14-Feb-18	13-Mar-18	15-Dec-17	11-Jan-18	-61	-61			DDA8B1 - SDB - C&S - Submission to SO for Approval		
DB4844	DDA8B1 - SDB - C&S - Design Preparation to SO Approval	307	04-Feb-17	13-Mar-18	04-Feb-17	11-Jan-18	0	-61			DDA8B1 - SDB - C&S - Design Preparation to SO Approval		

DATA DATE: 31-Dec-17		LAYOUT: SW Project Phase 1 Rev 8 (3M 31Dec17)								PAGE 8 OF 15				
Activity ID	Activity Name	Original Duration	Start	Finish	Rev 8 BL Start	Rev 8 BL Finish	Slippage Start	Slippage Finish	2017 Dec	2018 Jan	2018 Feb	2018 Mar	2018 Apr	
DB4848	DDA882 - S55B - C&S - DC Checking & Approval	42	24-Nov-17	11-Jan-18	01-Dec-17	11-Jan-18	7	0			DDA882 - S55B - C&S - DC Checking & Approval			
DB4850	DDA882 - S55B - C&S - Submission to Authorities for Review & Consent	14	24-Nov-17	01-Jan-18	01-Dec-17	14-Dec-17	7	-17			DDA882 - S55B - C&S - Submission to Authorities for Review & Consent			
DB4852	DDA882 - S55B - C&S - Re-submission to Authorities for Review & Consent	14	01-Jan-18	15-Jan-18	15-Dec-17	28-Dec-17	-17	-17			DDA882 - S55B - C&S - Re-submission to Authorities for Review & Consent			
DB4854	DDA882 - S55B - C&S - Submission to DC for Certification	14	15-Jan-18	29-Jan-18	29-Dec-17	11-Jan-18	-17	-17			DDA882 - S55B - C&S - Submission to DC for Certification			
DB4856	DDA882 - S55B - C&S - Submission to SO for Approval	28	14-Feb-18	13-Mar-18	12-Jan-18	08-Feb-18	-33	-33			DDA882 - S55B - C&S - Submission to SO for Approval			
DB4858	DDA882 - S55B - C&S - Design Preparation to SO Approval	341	04-Feb-17	13-Mar-18	04-Feb-17	08-Feb-17	0	-33			DDA882 - S55B - C&S - Design Preparation to SO Approval			
Electrical and Mechanical Design (AIP8B / DDA8C1C2DEF)		585	25-Sep-16	18-Mar-18	25-Sep-16	18-Jan-18	0	-59						
DB1448	DDA8C1-1 - SOB and S55B - E&M (Piling & Foundation Design) - DC Checking & Approval	364	27-Nov-16	18-Jan-18	27-Nov-16	25-Nov-17	0	-53			DDA8C1-1 - SOB and S55B - E&M (Piling & Foundation Design) - DC Checking & Approval			
DB1456	DDA8C1-1 - SOB and S55B - E&M (Piling & Foundation Design) - Submission to DC	247	24-Mar-17	25-Jan-18	24-Mar-17	25-Nov-17	0	-61			DDA8C1-1 - SOB and S55B - E&M (Piling & Foundation Design) - Submission to DC			
DB1458	DDA8C1-1 - SOB and S55B - E&M (Piling & Foundation Design) - Submission to SO	28	26-Jan-18	22-Feb-18	26-Nov-17	23-Dec-17	-61	-61			DDA8C1-1 - SOB and S55B - E&M (Piling & Foundation Design) - Submission to SO			
DB1460	DDA8C1-1 - SOB and S55B - E&M (Piling & Foundation Design) - Design Preparation	449	25-Sep-16	22-Feb-18	25-Sep-16	23-Dec-17	0	-61			DDA8C1-1 - SOB and S55B - E&M (Piling & Foundation Design) - Design Preparation			
DB1464	DDA8C1-2 - SOB and S55B - E&M (Super Structural Design) - DC Checking & Approval	42	05-Nov-17	04-Jan-18	05-Nov-17	16-Dec-17	0	-18			DDA8C1-2 - SOB and S55B - E&M (Super Structural Design) - DC Checking & Approval			
DB1466	DDA8C1-2 - SOB and S55B - E&M (Super Structural Design) - Submission to Authorities for Review	14	05-Nov-17	01-Jan-18	05-Nov-17	18-Nov-17	0	-43			DDA8C1-2 - SOB and S55B - E&M (Super Structural Design) - Submission to Authorities for Review			
DB1470	DDA8C1-2 - SOB and S55B - E&M (Super Structural Design) - Re-submission to Authorities for Review	14	01-Jan-18	15-Jan-18	19-Nov-17	02-Dec-17	-43	-43			DDA8C1-2 - SOB and S55B - E&M (Super Structural Design) - Re-submission to Authorities for Review			
DB1472	DDA8C1-2 - SOB and S55B - E&M (Super Structural Design) - Submission to DC	14	15-Jan-18	29-Jan-18	03-Dec-17	16-Dec-17	-43	-43			DDA8C1-2 - SOB and S55B - E&M (Super Structural Design) - Submission to DC			
DB1474	DDA8C1-2 - SOB and S55B - E&M (Super Structural Design) - Submission to SO	28	19-Feb-18	18-Mar-18	20-Dec-17	16-Jan-18	-61	-61			DDA8C1-2 - SOB and S55B - E&M (Super Structural Design) - Submission to SO			
DB1476	DDA8C1-2 - SOB and S55B - E&M (Super Structural Design) - Design Preparation	257	29-Apr-17	18-Mar-18	29-Apr-17	16-Jan-18	0	-61			DDA8C1-2 - SOB and S55B - E&M (Super Structural Design) - Design Preparation			
DB1480	DDA8C2-1 - SOB and S55B - E&M (Piling & Foundation Design) - DC Checking & Approval	364	27-Nov-16	18-Jan-18	27-Nov-16	25-Nov-17	0	-53			DDA8C2-1 - SOB and S55B - E&M (Piling & Foundation Design) - DC Checking & Approval			
DB1488	DDA8C2-1 - SOB and S55B - E&M (Piling & Foundation Design) - Submission to DC	247	24-Mar-17	25-Jan-18	24-Mar-17	25-Nov-17	0	-61			DDA8C2-1 - SOB and S55B - E&M (Piling & Foundation Design) - Submission to DC			
DB1490	DDA8C2-1 - SOB and S55B - E&M (Piling & Foundation Design) - Submission to SO	28	26-Jan-18	22-Feb-18	26-Nov-17	23-Dec-17	-61	-61			DDA8C2-1 - SOB and S55B - E&M (Piling & Foundation Design) - Submission to SO			
DB1492	DDA8C2-1 - SOB and S55B - E&M (Piling & Foundation Design) - Design Preparation	449	25-Sep-16	22-Feb-18	25-Sep-16	23-Dec-17	0	-61			DDA8C2-1 - SOB and S55B - E&M (Piling & Foundation Design) - Design Preparation			
DB1496	DDA8C2-2 - SOB and S55B - E&M (Super Structural Design) - DC Checking & Approval	59	24-Oct-17	11-Jan-18	24-Oct-17	21-Dec-17	0	-21			DDA8C2-2 - SOB and S55B - E&M (Super Structural Design) - DC Checking & Approval			
DB1498	DDA8C2-2 - SOB and S55B - E&M (Super Structural Design) - Submission to Authorities for Review	31	24-Oct-17	03-Jan-18	24-Oct-17	23-Nov-17	0	-40			DDA8C2-2 - SOB and S55B - E&M (Super Structural Design) - Submission to Authorities for Review			
DB1502	DDA8C2-2 - SOB and S55B - E&M (Super Structural Design) - Re-submission to Authorities for Review	14	03-Jan-18	17-Jan-18	24-Nov-17	07-Dec-17	-40	-40			DDA8C2-2 - SOB and S55B - E&M (Super Structural Design) - Re-submission to Authorities for Review			
DB1504	DDA8C2-2 - SOB and S55B - E&M (Super Structural Design) - Submission to DC	14	17-Jan-18	31-Jan-18	08-Dec-17	21-Dec-17	-40	-40			DDA8C2-2 - SOB and S55B - E&M (Super Structural Design) - Submission to DC			
DB1506	DDA8C2-2 - SOB and S55B - E&M (Super Structural Design) - Submission to SO	28	31-Jan-18	28-Feb-18	22-Dec-17	18-Jan-18	-40	-40			DDA8C2-2 - SOB and S55B - E&M (Super Structural Design) - Submission to SO			
DB1508	DDA8C2-2 - SOB and S55B - E&M (Super Structural Design) - Design Preparation	248	29-Apr-17	28-Feb-18	29-Apr-17	18-Jan-18	0	-40			DDA8C2-2 - SOB and S55B - E&M (Super Structural Design) - Design Preparation			
DB4550	DDA8DEF - SOB and S55B - E&M - Re-submission to Authorities for Review & Consent	14	31-Dec-17	13-Jan-18	31-Oct-17	13-Nov-17	-61	-61			DDA8DEF - SOB and S55B - E&M - Re-submission to Authorities for Review & Consent			
DB4552	DDA8DEF - SOB and S55B - E&M - Submission to DC for Certification	14	14-Jan-18	27-Jan-18	14-Nov-17	27-Nov-17	-61	-61			DDA8DEF - SOB and S55B - E&M - Submission to DC for Certification			
DB4554	DDA8DEF - SOB and S55B - E&M - Submission to SO for Approval	28	28-Jan-18	24-Feb-18	28-Nov-17	25-Dec-17	-61	-61			DDA8DEF - SOB and S55B - E&M - Submission to SO for Approval			
DB4556	DDA8DEF - SOB and S55B - E&M - Design Preparation to SO Approval	394	27-Nov-16	24-Feb-18	27-Nov-16	25-Dec-17	0	-61			DDA8DEF - SOB and S55B - E&M - Design Preparation to SO Approval			
LOT #2 - Building / Facilities Design : AB+WS, DO, CB+EB4, FH		585	28-Sep-16	29-Aug-18	28-Sep-16	09-Mar-18	0	-173						
Chemical Building and EB 4		481	28-Sep-16	27-Feb-18	28-Sep-16	25-Jan-18	0	-33						
Civil and Structural Design for CB & EB4 (AIP12A / DDA12AB)		463	31-Jan-17	27-Feb-18	31-Jan-17	28-Dec-17	0	-61						
DB2114	DDA12AB - Chemical Building & EB4 - C&S - DC Checking & Approval	140	14-Jul-17	06-Jan-18	14-Jul-17	30-Nov-17	0	-37			DDA12AB - Chemical Building & EB4 - C&S - DC Checking & Approval			
DB2118	DDA12AB - Chemical Building & EB4 - C&S - Re-submission to Authorities for Review	110	13-Aug-17	21-Jan-18	13-Aug-17	30-Nov-17	0	-52			DDA12AB - Chemical Building & EB4 - C&S - Re-submission to Authorities for Review			
DB2120	DDA12AB - Chemical Building & EB4 - C&S - Submission to DC for Certification	110	13-Aug-17	27-Jan-18	13-Aug-17	30-Nov-17	0	-58			DDA12AB - Chemical Building & EB4 - C&S - Submission to DC for Certification			
DB2122	DDA12AB - Chemical Building & EB4 - C&S - Submission to SO for Approval	28	31-Jan-18	27-Feb-18	01-Dec-17	28-Dec-17	-61	-61			DDA12AB - Chemical Building & EB4 - C&S - Submission to SO for Approval			
DB2123	DDA12AB - Chemical Building & EB4 - C&S - Design Preparation to SO Approval	308	31-Jan-17	27-Feb-18	31-Jan-17	28-Dec-17	0	-61			DDA12AB - Chemical Building & EB4 - C&S - Design Preparation to SO Approval			
Electrical and Mechanical Design for CB only (AIP12B / DDA12C1C2DEF)		474	28-Sep-16	27-Feb-18	28-Sep-16	25-Jan-18	0	-33						
DB2138	DDA12C1C2 - Chemical Building - E&M - DC Checking & Approval	342	24-Dec-16	03-Feb-18	24-Dec-16	30-Nov-17	0	-64			DDA12C1C2 - Chemical Building - E&M - DC Checking & Approval			
DB2142	DDA12C1C2 - Chemical Building - E&M - Re-submission to Authorities for Review	288	16-Feb-17	30-Jan-18	16-Feb-17	30-Nov-17	0	-61			DDA12C1C2 - Chemical Building - E&M - Re-submission to Authorities for Review			
DB2144	DDA12C1C2 - Chemical Building - E&M - Submission to DC for Certification	288	16-Feb-17	30-Jan-18	16-Feb-17	30-Nov-17	0	-61			DDA12C1C2 - Chemical Building - E&M - Submission to DC for Certification			
DB2146	DDA12C1C2 - Chemical Building - E&M - Submission to SO for Approval	28	31-Jan-18	27-Feb-18	01-Dec-17	28-Dec-17	-61	-61			DDA12C1C2 - Chemical Building - E&M - Submission to SO for Approval			
DB2148	DDA12C1C2 - Chemical Building - E&M - Design Preparation to SO Approval	432	28-Sep-16	27-Feb-18	28-Sep-16	28-Dec-17	0	-61			DDA12C1C2 - Chemical Building - E&M - Design Preparation to SO Approval			
DB4590	DDA12DEF - Chemical Building - E&M - DC Checking & Approval	120	31-Aug-17	11-Jan-18	31-Aug-17	28-Dec-17	0	-14			DDA12DEF - Chemical Building - E&M - DC Checking & Approval			
DB4596	DDA12DEF - Chemical Building - E&M - Re-submission to Authorities for Review & Consent	14	07-Dec-17	09-Jan-18	01-Dec-17	14-Dec-17	-6	-26			DDA12DEF - Chemical Building - E&M - Re-submission to Authorities for Review & Consent			
DB4598	DDA12DEF - Chemical Building - E&M - Submission to DC for Certification	14	09-Jan-18	23-Jan-18	15-Dec-17	28-Dec-17	-26	-26			DDA12DEF - Chemical Building - E&M - Submission to DC for Certification			
DB4600	DDA12DEF - Chemical Building - E&M - Submission to SO for Approval	28	23-Jan-18	20-Feb-18	29-Dec-17	25-Jan-18	-26	-26			DDA12DEF - Chemical Building - E&M - Submission to SO for Approval			
DB4602	DDA12DEF - Chemical Building - E&M - Design Preparation to SO Approval	313	05-Feb-17	20-Feb-18	05-Feb-17	25-Jan-18	0	-26			DDA12DEF - Chemical Building - E&M - Design Preparation to SO Approval			
Administration Building & Maintenance Workshop		542	03-Oct-16	19-Mar-18	03-Oct-16	09-Mar-18	0	-10						
Civil and Structural Design (AIP10A / DDA10AB)		450	22-Jan-17	13-Mar-18	22-Jan-17	11-Jan-18	0	-61						
DB2224	DDA10AB - Admin Bldg. & Workshop - C&S - DC Checking & Approval	125	12-Aug-17	24-Jan-18	12-Aug-17	14-Dec-17	0	-41			DDA10AB - Admin Bldg. & Workshop - C&S - DC Checking & Approval			
DB2228	DDA10AB - Admin Bldg. & Workshop - C&S - Re-submission to Authorities for Review	31	31-Dec-17	30-Jan-18	31-Oct-17	30-Nov-17	-61	-61			DDA10AB - Admin Bldg. & Workshop - C&S - Re-submission to Authorities for Review			
DB2230	DDA10AB - Admin Bldg. & Workshop - C&S - Submission to DC for Certification	14	31-Jan-18	13-Feb-18	01-Dec-17	14-Dec-17	-61	-61			DDA10AB - Admin Bldg. & Workshop - C&S - Submission to DC for Certification			
DB2232	DDA10AB - Admin Bldg. & Workshop - C&S - Submission to SO for Approval	28	14-Feb-18	13-Mar-18	15-Dec-17	11-Jan-18	-61	-61			DDA10AB - Admin Bldg. & Workshop - C&S - Submission to SO for Approval			
DB2234	DDA10AB - Admin Bldg. & Workshop - C&S - Design Preparation to SO Approval	334	22-Jan-17	13-Mar-18	22-Jan-17	11-Jan-18	0	-61			DDA10AB - Admin Bldg. & Workshop - C&S - Design Preparation to SO Approval			
Electrical and Mechanical Design (AIP10B / DDA10C1C2DEF)		452	03-Oct-16	19-Mar-18	03-Oct-16	09-Mar-18	0	-10						
DB2276	DDA10C1-1 - Admin Bldg. & Workshop (Piling & Foundation Design) - E&M - DC C	204	20-May-17	20-Jan-18	20-May-17	09-Dec-17	0	-41			DDA10C1-1 - Admin Bldg. & Workshop (Piling & Foundation Design) - E&M - DC C			
DB2280	DDA10C1-1 - Admin Bldg. & Workshop (Piling & Foundation Design) - E&M - Re-s	26	01-Nov-17	02-Jan-18	31-Oct-17	25-Nov-17	-1	-36			DDA10C1-1 - Admin Bldg. & Workshop (Piling & Foundation Design) - E&M - Re-s			



DATA DATE: 31-Dec-17		LAYOUT: SW Project Phase 1 Rev 8 (3M 31Dec17)							PAGE 9 OF 15				
Activity ID	Activity Name	Original Duration	Start	Finish	Rev 8 BL Start	Rev 8 BL Finish	Slippage Start	Slippage Finish	2017 Dec	2018 Jan	2018 Feb	2018 Mar	2018 Apr
DB2282	DDA10C1-1 - Admin Bldg. & Workshop (Piling & Foundation Design) - E&M - Subn	14	02-Jan-18	16-Jan-18	26-Nov-17	09-Dec-17	-38	-38			DDA10C1-1 - Admin Bldg. & Workshop (Piling & Foundation Design) - E&M - Submissi		
DB2284	DDA10C1-1 - Admin Bldg. & Workshop (Piling & Foundation Design) - E&M - Subn	28	16-Jan-18	13-Feb-18	10-Dec-17	06-Jan-18	-38	-38			DDA10C1-1 - Admin Bldg. & Workshop (Piling & Foundation De		
DB2286	DDA10C1-1 - Admin Bldg. & Workshop (Piling & Foundation Design) - E&M - Desig	449	03-Oct-16	13-Feb-18	03-Oct-16	06-Jan-18	0	-38			DDA10C1-1 - Admin Bldg. & Workshop (Piling & Foundation De		
DB2288	DDA10C1-2 - Admin Bldg. & Workshop (Super Structural Design) - E&M - Design f	90	01-Oct-17	08-Jan-18	01-Oct-17	29-Dec-17	0	-10			DDA10C1-2 - Admin Bldg. & Workshop (Super Structural Design) - E&M - Design for Submissi		
DB2290	DDA10C1-2 - Admin Bldg. & Workshop (Super Structural Design) - E&M - DC Che	42	09-Jan-18	19-Feb-18	30-Dec-17	09-Feb-18	-10	-10			DDA10C1-2 - Admin Bldg. & Workshop (Super Structural I		
DB2292	DDA10C1-2 - Admin Bldg. & Workshop (Super Structural Design) - E&M - Submiss	14	09-Jan-18	22-Jan-18	30-Dec-17	12-Jan-18	-10	-10			DDA10C1-2 - Admin Bldg. & Workshop (Super Structural Design) - E&M - Submiss		
DB2294	DDA10C1-2 - Admin Bldg. & Workshop (Super Structural Design) - E&M - Workshc	0	16-Jan-18		06-Jan-18		-10	-10			DDA10C1-2 - Admin Bldg. & Workshop (Super Structural Design) - E&M - Workshop wit		
DB2296	DDA10C1-2 - Admin Bldg. & Workshop (Super Structural Design) - E&M - Re-subn	14	23-Jan-18	05-Feb-18	13-Jan-18	26-Jan-18	-10	-10			DDA10C1-2 - Admin Bldg. & Workshop (Super Structural Design) - E&		
DB2298	DDA10C1-2 - Admin Bldg. & Workshop (Super Structural Design) - E&M - Submiss	14	06-Feb-18	19-Feb-18	27-Jan-18	09-Feb-18	-10	-10			DDA10C1-2 - Admin Bldg. & Workshop (Super Structural I		
DB2305	DDA10C1-2 - Admin Bldg. & Workshop (Super Structural Design) - E&M - Submiss	28	20-Feb-18	19-Mar-18	10-Feb-18	09-Mar-18	-10	-10			DDA10C1-2 - Admin Bldg. & Workshop (Super Structural I		
DB2307	DDA10C1-2 - Admin Bldg. & Workshop (Super Structural Design) - E&M - Design f	449	01-Oct-17	19-Mar-18	01-Oct-17	09-Mar-18	0	-10			DDA10C1-2 - Admin Bldg. & Workshop (Super Structural Design) - E&M - Design for Submissi		
DB2319	DDA10C2-1 - Admin Bldg. & Workshop (Piling & Foundation Design) - E&M - Re-s	26	02-Nov-17	02-Jan-18	31-Oct-17	25-Nov-17	-2	-38			DDA10C2-1 - Admin Bldg. & Workshop (Piling & Foundation Design) - E&M - Re-sub. to Authorities		
DB2321	DDA10C2-1 - Admin Bldg. & Workshop (Piling & Foundation Design) - E&M - Subn	14	02-Jan-18	16-Jan-18	26-Nov-17	09-Dec-17	-38	-38			DDA10C2-1 - Admin Bldg. & Workshop (Piling & Foundation Design) - E&M - Submissi		
DB2325	DDA10C2-1 - Admin Bldg. & Workshop (Piling & Foundation Design) - E&M - Subn	28	16-Jan-18	13-Feb-18	10-Dec-17	06-Jan-18	-38	-38			DDA10C2-1 - Admin Bldg. & Workshop (Piling & Foundation Design) - E&M - Submissi		
DB2327	DDA10C2-1 - Admin Bldg. & Workshop (Piling & Foundation Design) - E&M - Desig	449	03-Oct-16	13-Feb-18	03-Oct-16	06-Jan-18	0	-38			DDA10C2-1 - Admin Bldg. & Workshop (Piling & Foundation Design) - E&M - Design for Submissi		
DB2331	DDA10C2-2 - Admin Bldg. & Workshop (Super Structural Design) - E&M - Design f	90	01-Oct-17	08-Jan-18	01-Oct-17	29-Dec-17	0	-10			DDA10C2-2 - Admin Bldg. & Workshop (Super Structural Design) - E&M - Design for Submissi		
DB2332	DDA10C2-2 - Admin Bldg. & Workshop (Super Structural Design) - E&M - DC Che	42	09-Jan-18	19-Feb-18	30-Dec-17	09-Feb-18	-10	-10			DDA10C2-2 - Admin Bldg. & Workshop (Super Structural Design) - E&M - DC Checki		
DB2337	DDA10C2-2 - Admin Bldg. & Workshop (Super Structural Design) - E&M - Submiss	14	09-Jan-18	22-Jan-18	30-Dec-17	12-Jan-18	-10	-10			DDA10C2-2 - Admin Bldg. & Workshop (Super Structural Design) - E&M - Submiss		
DB2339	DDA10C2-2 - Admin Bldg. & Workshop (Super Structural Design) - E&M - Workshc	0	16-Jan-18		06-Jan-18		-10	-10			DDA10C2-2 - Admin Bldg. & Workshop (Super Structural Design) - E&M - Workshop wit		
DB2343	DDA10C2-2 - Admin Bldg. & Workshop (Super Structural Design) - E&M - Re-subn	14	23-Jan-18	05-Feb-18	13-Jan-18	26-Jan-18	-10	-10			DDA10C2-2 - Admin Bldg. & Workshop (Super Structural Design) - E&		
DB2345	DDA10C2-2 - Admin Bldg. & Workshop (Super Structural Design) - E&M - Submiss	14	06-Feb-18	19-Feb-18	27-Jan-18	09-Feb-18	-10	-10			DDA10C2-2 - Admin Bldg. & Workshop (Super Structural Design) - E&M - Submiss		
DB2347	DDA10C2-2 - Admin Bldg. & Workshop (Super Structural Design) - E&M - Submiss	28	20-Feb-18	19-Mar-18	10-Feb-18	09-Mar-18	-10	-10			DDA10C2-2 - Admin Bldg. & Workshop (Super Structural Design) - E&M - Submiss		
DB2349	DDA10C2-2 - Admin Bldg. & Workshop (Super Structural Design) - E&M - Design f	449	01-Oct-17	19-Mar-18	01-Oct-17	09-Mar-18	0	-10			DDA10C2-2 - Admin Bldg. & Workshop (Super Structural Design) - E&M - Design for Submissi		
DB4606	DDA10DEF - Admin Bldg. & Workshop - E&M - DC Checking & Approval	163	14-Jul-17	16-Jan-18	14-Jul-17	23-Dec-17	0	-23			DDA10DEF - Admin Bldg. & Workshop - E&M - DC Checking & Approval		
DB4612	DDA10DEF - Admin Bldg. & Workshop - E&M - Re-submission to Authorities for Ri	14	31-Dec-17	13-Jan-18	26-Nov-17	09-Dec-17	-35	-35			DDA10DEF - Admin Bldg. & Workshop - E&M - Re-submission to Authorities for Review &		
DB4614	DDA10DEF - Admin Bldg. & Workshop - E&M - Submission to DC for Certification	14	14-Jan-18	27-Jan-18	10-Dec-17	23-Dec-17	-35	-35			DDA10DEF - Admin Bldg. & Workshop - E&M - Submission to DC for Certification		
DB4616	DDA10DEF - Admin Bldg. & Workshop - E&M - Submission to SO for Approval	28	29-Jan-18	26-Feb-18	24-Dec-17	20-Jan-18	-37	-37			DDA10DEF - Admin Bldg. & Workshop - E&M - Submission to SO for Approval		
DB4618	DDA10DEF - Admin Bldg. & Workshop - E&M - Design Preparation to SO Approval	332	31-Jan-17	26-Feb-18	31-Jan-17	20-Jan-18	0	-37			DDA10DEF - Admin Bldg. & Workshop - E&M - Design Preparation to SO Approval		
Deodorization Facilities No.1 and No.2		489	15-Dec-16	28-Mar-18	15-Dec-16	29-Jan-18	0	-58					
Civil and Structural Design (AIP9A / DDA9AB)		488	26-Jan-17	28-Mar-18	26-Jan-17	29-Jan-18	0	-58					
DB2314	DDA9A - DO #1 & #2 (Architectural) - C&S - DC Checking & Approval	183	30-Jun-17	18-Jan-18	30-Jun-17	29-Dec-17	0	-19			DDA9A - DO #1 & #2 (Architectural) - C&S - DC Checking & Approval		
DB2318	DDA9A - DO #1 & #2 (Architectural) - C&S - Re-submission to Authorities for Review	46	31-Dec-17	14-Feb-18	31-Oct-17	15-Dec-17	-61	-61			DDA9A - DO #1 & #2 (Architectural) - C&S - Re-submission to Authorities for Review		
DB2320	DDA9A - DO #1 & #2 (Architectural) - C&S - Submission to DC for Certification	14	15-Feb-18	28-Feb-18	16-Dec-17	29-Dec-17	-61	-61			DDA9A - DO #1 & #2 (Architectural) - C&S - Submission to DC for Certification		
DB2322	DDA9A - DO #1 & #2 (Architectural) - C&S - Submission to SO for Approval	28	01-Mar-18	28-Mar-18	30-Dec-17	26-Jan-18	-61	-61			DDA9A - DO #1 & #2 (Architectural) - C&S - Submission to SO for Approval		
DB2323	DDA9A - DO #1 & #2 (Architectural) - C&S - Design Preparation to SO Approval	336	26-Jan-17	28-Mar-18	26-Jan-17	26-Jan-18	0	-61			DDA9A - DO #1 & #2 (Architectural) - C&S - Design Preparation to SO Approval		
DB5100	DDA9B - DO #1 & #2 (Structural) - C&S - DC Checking & Approval	45	18-Nov-17	01-Jan-18	18-Nov-17	01-Jan-18	0	0			DDA9B - DO #1 & #2 (Structural) - C&S - DC Checking & Approval		
DB5110	DDA9B - DO #1 & #2 (Structural) - C&S - Submission to Authorities for Review & C	17	17-Nov-17	01-Jan-18	18-Nov-17	04-Dec-17	1	-28			DDA9B - DO #1 & #2 (Structural) - C&S - Submission to Authorities for Review & Consent		
DB5120	DDA9B - DO #1 & #2 (Structural) - C&S - Re-submission to Authorities for Review	14	01-Jan-18	15-Jan-18	05-Dec-17	18-Dec-17	-28	-28			DDA9B - DO #1 & #2 (Structural) - C&S - Re-submission to Authorities for Review & Consent		
DB5130	DDA9B - DO #1 & #2 (Structural) - C&S - Submission to DC for Certification	14	15-Jan-18	29-Jan-18	19-Dec-17	01-Jan-18	-28	-28			DDA9B - DO #1 & #2 (Structural) - C&S - Submission to DC for Certification		
DB5140	DDA9B - DO #1 & #2 (Structural) - C&S - Submission to SO for Approval	28	29-Jan-18	26-Feb-18	02-Jan-18	29-Jan-18	-28	-28			DDA9B - DO #1 & #2 (Structural) - C&S - Submission to SO for Approval		
DB5150	DDA9B - DO #1 & #2 (Structural) - C&S - Design Preparation to SO Approval	336	05-Jun-17	26-Feb-18	05-Jun-17	29-Jan-18	0	-28			DDA9B - DO #1 & #2 (Structural) - C&S - Design Preparation to SO Approval		
Electrical and Mechanical Design (AIP9B / DDA9C1C2DEF)		418	15-Dec-16	26-Mar-18	15-Dec-16	25-Jan-18	0	-60					
DB2338	DDA9C1C2 - DO #1 & #2 - E&M - DC Checking & Approval	304	26-Jan-17	30-Jan-18	26-Jan-17	25-Nov-17	0	-65			DDA9C1C2 - DO #1 & #2 - E&M - DC Checking & Approval		
DB2342	DDA9C1C2 - DO #1 & #2 - E&M - Re-submission to Authorities for Review & Cons	172	07-Jun-17	17-Jan-18	07-Jun-17	25-Nov-17	0	-62			DDA9C1C2 - DO #1 & #2 - E&M - Re-submission to Authorities for Review & Consent		
DB2344	DDA9C1C2 - DO #1 & #2 - E&M - Submission to DC for Certification	172	07-Jun-17	25-Jan-18	07-Jun-17	25-Nov-17	0	-61			DDA9C1C2 - DO #1 & #2 - E&M - Submission to DC for Certification		
DB2346	DDA9C1C2 - DO #1 & #2 - E&M - Submission to SO for Approval	28	25-Jan-18	22-Feb-18	26-Nov-17	23-Dec-17	-61	-61			DDA9C1C2 - DO #1 & #2 - E&M - Submission to SO for Approval		
DB2348	DDA9C1C2 - DO #1 & #2 - E&M - Design Preparation to SO Approval	365	15-Dec-16	22-Feb-18	15-Dec-16	23-Dec-17	0	-61			DDA9C1C2 - DO #1 & #2 - E&M - Design Preparation to SO Approval		
DB4622	DDA9DEF - DO #1 & #2 - E&M - DC Checking & Approval	99	21-Sep-17	29-Jan-18	21-Sep-17	28-Dec-17	0	-32			DDA9DEF - DO #1 & #2 - E&M - DC Checking & Approval		
DB4628	DDA9DEF - DO #1 & #2 - E&M - Re-submission to Authorities for Review & Conse	14	31-Dec-17	13-Jan-18	01-Dec-17	14-Dec-17	-30	-30			DDA9DEF - DO #1 & #2 - E&M - Re-submission to Authorities for Review & Consent		
DB4630	DDA9DEF - DO #1 & #2 - E&M - Submission to DC for Certification	14	14-Jan-18	27-Jan-18	15-Dec-17	28-Dec-17	-30	-30			DDA9DEF - DO #1 & #2 - E&M - Submission to DC for Certification		
DB4632	DDA9DEF - DO #1 & #2 - E&M - Submission to SO for Approval	28	26-Feb-18	26-Mar-18	29-Dec-17	25-Jan-18	-60	-60			DDA9DEF - DO #1 & #2 - E&M - Submission to SO for Approval		
DB4634	DDA9DEF - DO #1 & #2 - E&M - Design Preparation to SO Approval	337	26-Jan-17	26-Mar-18	26-Jan-17	25-Jan-18	0	-60			DDA9DEF - DO #1 & #2 - E&M - Design Preparation to SO Approval		
Street Fire Hydrant Pump Room & GENSET Room		529	07-Dec-16	29-Aug-18	07-Dec-16	28-Feb-18	0	-182					
Civil and Structural Design (AIP17A / DDA17AB)		343	23-Mar-17	12-Mar-18	23-Mar-17	08-Feb-18	0	-31					
DB2418	DDA17A - FH Pump Room & GENSET Room (Architectural) - C&S - Re-submissio	14	31-Dec-17	13-Jan-18	01-Dec-17	14-Dec-17	-30	-30			DDA17A - FH Pump Room & GENSET Room (Architectural) - C&S - Re-submission to Au		
DB2420	DDA17A - FH Pump Room & GENSET Room (Architectural) - C&S - Submission to	14	14-Jan-18	27-Jan-18	15-Dec-17	28-Dec-17	-30	-30			DDA17A - FH Pump Room & GENSET Room (Architectural) - C&S - Submission to		
DB2422	DDA17A - FH Pump Room & GENSET Room (Architectural) - C&S - Submission to	28	28-Jan-18	24-Feb-18	29-Dec-17	25-Jan-18	-30	-30			DDA17A - FH Pump Room & GENSET Room (Architectural) - C&S - Submission to		
DB2423	DDA17A - FH Pump Room & GENSET Room (Architectural) - C&S - Design Prepa	288	23-Mar-17	24-Feb-18	23-Mar-17	25-Jan-18	0	-30			DDA17A - FH Pump Room & GENSET Room (Architectural) - C&S - Design Prepa		
DB5160	DDA17B - FH Pump Room & GENSET Room (Structural) - C&S - Design for Subm	223	01-Aug-17	01-Jan-18	01-Aug-17	30-Nov-17	0	-31			DDA17B - FH Pump Room & GENSET Room (Structural) - C&S - Design for Subm		
DB5170	DDA17B - FH Pump Room & GENSET Room (Structural) - C&S - DC Checking & .	42	01-Jan-18	12-Feb-18	01-Dec-17	11-Jan-18	-31	-31			DDA17B - FH Pump Room & GENSET Room (Structural) - C&S		



DATA DATE: 31-Dec-17		LAYOUT: SW Project Phase 1 Rev 8 (3M 31Dec17)							PAGE 11 OF 15				
Activity ID	Activity Name	Original Duration	Start	Finish	Rev 8 B.L. Start	Rev 8 B.L. Finish	Uplage Start	Uplage Finish	2017 Dec	Jan	Feb	Mar	Apr
DB4678	DDA14DEF - Re-use water Building - E&M - Submission to SO for Approval	28	05-Feb-18	05-Mar-18	29-Dec-17	25-Jan-18	-38	-38					
DB4680	DDA14DEF - Re-use water Building - E&M - Design Preparation to SO Approval	263	13-Apr-17	05-Mar-18	13-Apr-17	25-Jan-18	0	-38					
ICW and DG Store & Chemical Waste Storage Building													
		471	30-Nov-16	13-Mar-18	30-Nov-16	08-Feb-1	0	-33					
Civil and Structural Design (AIP16A / DDA16AB)													
DB3312	DDA16AB - ICW, DG & Chemical Stores - C&S - Design for Submission	265	11-Mar-17	02-Jan-18	11-Mar-17	30-Nov-1	0	-33					
DB3314	DDA16AB - ICW, DG & Chemical Stores - C&S - DC Checking & Approval	42	02-Jan-18	13-Feb-18	01-Dec-17	11-Jan-18	-33	-33					
DB3316	DDA16AB - ICW, DG & Chemical Stores - C&S - Submission to Authorities for Rev	14	02-Jan-18	16-Jan-18	01-Dec-17	14-Dec-1	-33	-33					
DB3318	DDA16AB - ICW, DG & Chemical Stores - C&S - Re-submission to Authorities for f	14	16-Jan-18	30-Jan-18	15-Dec-17	28-Dec-1	-33	-33					
DB3320	DDA16AB - ICW, DG & Chemical Stores - C&S - Submission to DC for Certification	14	30-Jan-18	13-Feb-18	29-Dec-17	11-Jan-18	-33	-33					
DB3322	DDA16AB - ICW, DG & Chemical Stores - C&S - Submission to SO for Approval	28	13-Feb-18	13-Mar-18	12-Jan-18	08-Feb-1	-33	-33					
DB3323	DDA16AB - ICW, DG & Chemical Stores - C&S - Design Preparation to SO Approv	310	11-Mar-17	13-Mar-18	11-Mar-17	08-Feb-1	0	-33					
Electrical and Mechanical Design (AIP16B / DDA16C1C2D)													
DB3338	DDA16C1C2 - ICW, DG & Chemical Stores - E&M - DC Checking & Approval	217	12-May-11	21-Jan-18	12-May-11	14-Dec-1	0	-38					
DB3342	DDA16C1C2 - ICW, DG & Chemical Stores - E&M - Re-submission to Authorities f	177	07-Jun-17	31-Dec-17	07-Jun-17	30-Nov-1	0	-31					
DB3344	DDA16C1C2 - ICW, DG & Chemical Stores - E&M - Submission to DC for Certifica	14	31-Dec-17	14-Jan-18	01-Dec-17	14-Dec-1	-31	-31					
DB3346	DDA16C1C2 - ICW, DG & Chemical Stores - E&M - Submission to SO for Approval	28	14-Jan-18	11-Feb-18	15-Dec-17	11-Jan-18	-31	-31					
DB3348	DDA16C1C2 - ICW, DG & Chemical Stores - E&M - Design Preparation to SO App	380	30-Nov-16	11-Feb-18	30-Nov-16	11-Jan-18	0	-31					
DB4682	DDA16D - ICW, DG & Chemical Stores - E&M - Design for Submission	191	24-May-11	31-Dec-17	24-May-11	30-Nov-1	0	-31					
DB4684	DDA16D - ICW, DG & Chemical Stores - E&M - DC Checking & Approval	42	31-Dec-17	11-Feb-18	01-Dec-17	11-Jan-18	-31	-31					
DB4686	DDA16D - ICW, DG & Chemical Stores - E&M - Submission to Authorities for Revie	14	31-Dec-17	14-Jan-18	01-Dec-17	14-Dec-1	-31	-31					
DB4688	DDA16D - ICW, DG & Chemical Stores - E&M - Re-submission to Authorities for R	14	14-Jan-18	28-Jan-18	15-Dec-17	28-Dec-1	-31	-31					
DB4690	DDA16D - ICW, DG & Chemical Stores - E&M - Submission to DC for Certification	14	28-Jan-18	11-Feb-18	29-Dec-17	11-Jan-18	-31	-31					
DB4692	DDA16D - ICW, DG & Chemical Stores - E&M - Submission to SO for Approval	28	11-Feb-18	11-Mar-18	12-Jan-18	08-Feb-1	-31	-31					
DB4694	DDA16D - ICW, DG & Chemical Stores - E&M - Design Preparation to SO Approval	233	24-May-11	11-Mar-18	24-May-11	08-Feb-1	0	-31					
Inlet & Outlet Pipe Connections and Diversion Pipeworks													
		444	31-Dec-16	11-Mar-18	31-Dec-16	08-Feb-1	0	-31					
Civil and Structural Design (AIP11 / DDA11ABC)													
DB3426	DDA11B - C&S Detailed Design Report for Inlet Connections Pipework - Design fo	237	08-Apr-17	31-Dec-17	08-Apr-17	30-Nov-1	0	-31					
DB3428	DDA11B - C&S Detailed Design Report for Inlet Connections Pipework - DC Check	42	31-Dec-17	11-Feb-18	01-Dec-17	11-Jan-18	-31	-31					
DB3430	DDA11B - C&S Detailed Design Report for Inlet Connections Pipework - Submissi	14	31-Dec-17	14-Jan-18	01-Dec-17	14-Dec-1	-31	-31					
DB3432	DDA11B - C&S Detailed Design Report for Inlet Connections Pipework - Re-submi	14	14-Jan-18	28-Jan-18	15-Dec-17	28-Dec-1	-31	-31					
DB3434	DDA11B - C&S Detailed Design Report for Inlet Connections Pipework - Submissi	14	28-Jan-18	11-Feb-18	29-Dec-17	11-Jan-18	-31	-31					
DB3436	DDA11B - C&S Detailed Design Report for Inlet Connections Pipework - Submissi	28	11-Feb-18	11-Mar-18	12-Jan-18	08-Feb-1	-31	-31					
DB3438	DDA11B - C&S Detailed Design Report for Inlet Connections Pipework - Design Pr	284	08-Apr-17	11-Mar-18	08-Apr-17	08-Feb-1	0	-31					
DB3446	DDA11C - C&S Detailed Design Report for Emergency Bypass - Re-submission to	13	29-Oct-17	02-Jan-18	29-Oct-17	30-Nov-1	0	-33					
DB3448	DDA11C - C&S Detailed Design Report for Emergency Bypass - Submission to DC	14	02-Jan-18	16-Jan-18	01-Dec-17	14-Dec-1	-33	-33					
DB3450	DDA11C - C&S Detailed Design Report for Emergency Bypass - Submission to SC	28	16-Jan-18	13-Feb-18	15-Dec-17	11-Jan-18	-33	-33					
DB3452	DDA11C - C&S Detailed Design Report for Emergency Bypass - Design Preparati	353	31-Dec-16	13-Feb-18	31-Dec-16	11-Jan-18	0	-33					
LOT #4 - Building / Facilities Design : GH, PF													
		536	25-Nov-16	22-Mar-18	25-Nov-16	08-Feb-1	0	-42					
Payment Flowmeter Chamber													
		510	25-Nov-16	22-Mar-18	25-Nov-16	08-Feb-1	0	-42					
Civil and Structural Design (AIP15A / DDA15B)													
DB4314	DDA15B - Payment Flowmeter - C&S - DC Checking & Approval	42	17-Nov-17	11-Jan-18	01-Dec-17	11-Jan-18	14	0					
DB4316	DDA15B - Payment Flowmeter - C&S - Submission to Authorities for Review & Cor	14	17-Nov-17	31-Dec-17	01-Dec-17	14-Dec-1	14	-17					
DB4318	DDA15B - Payment Flowmeter - C&S - Re-submission to Authorities for Review &	14	31-Dec-17	14-Jan-18	15-Dec-17	28-Dec-1	-17	-17					
DB4320	DDA15B - Payment Flowmeter - C&S - Submission to DC for Certification	14	14-Jan-18	28-Jan-18	29-Dec-17	11-Jan-18	-17	-17					
DB4322	DDA15B - Payment Flowmeter - C&S - Submission to SO for Approval	28	22-Feb-18	22-Mar-18	12-Jan-18	08-Feb-1	-42	-42					
DB4323	DDA15B - Payment Flowmeter - C&S - Design Preparation to SO Approval	277	13-Apr-17	22-Mar-18	13-Apr-17	08-Feb-1	0	-42					
Electrical and Mechanical Design (AIP15B / DDA15C1C2DEF)													
DB4342	DDA15C1C2 - Payment Flowmeter - E&M - Re-submission to Authorities for Revie	125	29-Jul-17 A	12-Jan-18	29-Jul-17	30-Nov-1	0	-43					
DB4344	DDA15C1C2 - Payment Flowmeter - E&M - Submission to DC for Certification	14	12-Jan-18	26-Jan-18	01-Dec-17	14-Dec-1	-43	-43					
DB4346	DDA15C1C2 - Payment Flowmeter - E&M - Submission to SO for Approval	28	26-Jan-18	23-Feb-18	15-Dec-17	11-Jan-18	-43	-43					
DB4348	DDA15C1C2 - Payment Flowmeter - E&M - Design Preparation to SO Approval	383	25-Nov-16	23-Feb-18	25-Nov-16	11-Jan-18	0	-43					
DB4728	DDA15DEF - Payment Flowmeter - E&M - DC Checking & Approval	88	27-Sep-17	17-Jan-18	27-Sep-17	23-Dec-1	0	-25					
DB4730	DDA15DEF - Payment Flowmeter - E&M - Submission to Authorities for Review &	60	27-Sep-17	02-Jan-18	27-Sep-17	25-Nov-1	0	-38					
DB4734	DDA15DEF - Payment Flowmeter - E&M - Re-submission to Authorities for Review	14	03-Jan-18	16-Jan-18	26-Nov-17	09-Dec-1	-38	-38					
DB4736	DDA15DEF - Payment Flowmeter - E&M - Submission to DC for Certification	14	17-Jan-18	30-Jan-18	10-Dec-17	23-Dec-1	-38	-38					
DB4738	DDA15DEF - Payment Flowmeter - E&M - Submission to SO for Approval	28	31-Jan-18	27-Feb-18	24-Dec-17	20-Jan-18	-38	-38					
DB4740	DDA15DEF - Payment Flowmeter - E&M - Design Preparation to SO Approval	240	31-May-17	27-Feb-18	31-May-17	20-Jan-18	0	-38					
Gatehouse													
		500	24-Apr-17	12-Mar-18	24-Apr-17	08-Feb-1	0	-31					
Civil and Structural Design (AIP18A / DDA18AB)													
DB4412	DDA18AB - Gatehouse - C&S - Design for Submission	136	18-Jul-17 A	01-Jan-18	18-Jul-17	30-Nov-1	0	-31					



DATA DATE: 31-Dec-17			LAYOUT: SW Project Phase 1 Rev 8 (3M 31Dec17)								PAGE 12 OF 15				
Activity ID	Activity Name	Original Duration	Start	Finish	Rev 8 BL Start	Rev 8 BL Finish	Slippage Start	Slippage Finish	2017 Dec	2018 Jan	2018 Feb	2018 Mar	2018 Apr		
DB4414	DDA18AB - Gatehouse - C&S - DC Checking & Approval	42	01-Jan-18	12-Feb-18	01-Dec-17	11-Jan-18	-31	-31					DDA18AB - Gatehouse - C&S - DC Checking & Approval		
DB4416	DDA18AB - Gatehouse - C&S - Submission to Authorities for Review & Consent	14	01-Jan-18	15-Jan-18	01-Dec-17	14-Dec-17	-31	-31					DDA18AB - Gatehouse - C&S - Submission to Authorities for Review & Consent		
DB4418	DDA18AB - Gatehouse - C&S - Re-submission to Authorities for Review & Consent	14	15-Jan-18	29-Jan-18	15-Dec-17	28-Dec-17	-31	-31					DDA18AB - Gatehouse - C&S - Re-submission to Authorities for Review & Consent		
DB4420	DDA18AB - Gatehouse - C&S - Submission to DC for Certification	14	29-Jan-18	12-Feb-18	29-Dec-17	11-Jan-18	-31	-31					DDA18AB - Gatehouse - C&S - Submission to DC for Certification		
DB4422	DDA18AB - Gatehouse - C&S - Submission to SO for Approval	28	12-Feb-18	12-Mar-18	12-Jan-18	08-Feb-18	-31	-31					DDA18AB - Gatehouse - C&S - Submission to SO for Approval		
DB4424	DDA18AB - Gatehouse - C&S - Design Preparation to SO Approval	176	18-Jul-17 A	12-Mar-18	18-Jul-17	08-Feb-18	0	-31					DDA18AB - Gatehouse - C&S - Design Preparation to SO Approval		
Electrical and Mechanical Design (AIP18B / DDA18C)															
DB4744	DDA18C - Gatehouse - E&M - DC Checking & Approval	411	24-Apr-17	24-Feb-18	24-Apr-17	25-Jan-18	0	-30					DDA18C - Gatehouse - E&M - DC Checking & Approval		
DB4748	DDA18C - Gatehouse - E&M - Re-submission to Authorities for Review & Consent	14	31-Dec-17	13-Jan-18	01-Dec-17	14-Dec-17	-30	-30					DDA18C - Gatehouse - E&M - Re-submission to Authorities for Review & Consent		
DB4750	DDA18C - Gatehouse - E&M - Submission to DC for Certification	14	14-Jan-18	27-Jan-18	15-Dec-17	28-Dec-17	-30	-30					DDA18C - Gatehouse - E&M - Submission to DC for Certification		
DB4752	DDA18C - Gatehouse - E&M - Submission to SO for Approval	28	28-Jan-18	24-Feb-18	29-Dec-17	25-Jan-18	-30	-30					DDA18C - Gatehouse - E&M - Submission to SO for Approval		
DB4754	DDA18C - Gatehouse - E&M - Design Preparation to SO Approval	249	24-Apr-17	24-Feb-18	24-Apr-17	25-Jan-18	0	-30					DDA18C - Gatehouse - E&M - Design Preparation to SO Approval		
Civil & Structural Works															
LOT #1 - Bldg / Facilities Const. (Arch'l & Struct'l) : CEPT+SF, PTW+IPS+SH															
Chemically Enhanced Primary Treatment (CEPT)															
CS1510	Substructure (ELS & Bulk excavation)	130	01-Oct-17	07-Feb-18	01-Oct-17	07-Feb-18	0	0					Substructure (ELS & Bulk excavation)		
CS1520	Substructure (rc structure)	80	29-Mar-18	16-Jun-18	08-Feb-18	28-Apr-18	-49	-49							
System Control Flowmeter Chamber (SF)															
CS1400	Substructure (rc structure)	30	01-Mar-18	30-Mar-18	01-Mar-18	30-Mar-18	0	0					Substructure (rc structure)		
Inlet Work, Preliminary Treatment Works and Inlet Pumping Station (PTW & PPS)															
CS1208	Sheet Piling (ELS)	45	28-Oct-17	12-Jan-18	28-Oct-17	11-Dec-17	0	-31					Sheet Piling (ELS)		
CS1210	Substructure (ELS & Bulk excavation)	124	13-Oct-17	27-Mar-18	13-Oct-17	13-Feb-18	0	-42					Substructure (ELS & Bulk excavation)		
CS1220	Substructure (rc structure)	74	27-Mar-18	09-Jun-18	14-Feb-18	28-Apr-18	-42	-42							
UV Disinfection Facility (UV)															
CS1900	Piling Foundation (Prebored H-pile) 33	60	27-Nov-17	10-Feb-18	29-Dec-17	26-Feb-18	32	17					Piling Foundation (Prebored H-pile) 33		
CS1905	Pile Loading Test	30	27-Feb-18	29-Mar-18	27-Feb-18	28-Mar-18	0	0					Pile Loading Test		
CS1907	Post-Drilling	30	27-Feb-18	29-Mar-18	27-Feb-18	28-Mar-18	0	0					Post-Drilling		
Sludge Dewatering Building (SDB)															
CS1817	Post-Drilling	30	26-Nov-17	01-Jan-18	25-Nov-17	24-Dec-17	-1	-8					Post-Drilling		
CS1820	Substructure (ELS & Bulk excavation)	128	11-Oct-17	30-Mar-18	11-Oct-17	15-Feb-18	0	-43					Substructure (ELS & Bulk excavation)		
CS1830	Substructure (rc structure)	80	30-Mar-18	18-Jun-18	16-Feb-18	06-May-18	-43	-43							
Sludge Skip Storage Building (SSSB)															
CS2900	Substructure (rc structure)	30	22-Oct-17	02-Apr-18	22-Oct-17	01-Apr-18	0	0					Substructure (rc structure)		
LOT #2 - Bldg / Facilities Const. (Arch'l & Struct'l) : AB+WS, DO, CB, FH															
Administration Building & Maintenance Workshop (AB & WS)															
CS1105	Pile Loading Test	30	24-Dec-17	11-Jan-18	13-Dec-17	11-Jan-18	-11	0					Pile Loading Test		
CS1107	Post-Drilling	30	24-Dec-17	11-Jan-18	13-Dec-17	11-Jan-18	-11	0					Post-Drilling		
CS1108	Substructure (ELS & Bulk excavation)	30	13-Oct-17	31-Jan-18	13-Oct-17	31-Jan-18	0	0					Substructure (ELS & Bulk excavation)		
CS1110	Substructure (rc structure)	60	01-Feb-18	01-Apr-18	01-Feb-18	01-Apr-18	0	0					Substructure (rc structure)		
Deodorization Facilities No. 2 (DO 2)															
CS1710	Substructure (rc structure)	60	22-Oct-17	30-Mar-18	22-Oct-17	24-Mar-18	0	-6					Substructure (rc structure)		
CS1715	Backfilling	30	30-Mar-18	29-Apr-18	25-Mar-18	23-Apr-18	-6	-6							
CS1720	Superstructure (rc and metalworks)	58	30-Mar-18	27-May-18	25-Mar-18	21-May-18	-6	-6							
Chemical Building (CB)															
CS2310	Substructure (rc structure)	61	13-Oct-17	01-May-18	13-Oct-17	22-May-18	0	21							
LOT #3 - Bldg / Facilities Const. (Arch'l & Struct'l) : EB, RW, DG, ICW, JC															
Electrical Building No.4 (EB4)															
CS2710	Substructure (rc structure)	60	22-Oct-17	01-May-18	22-Oct-17	01-May-18	0	0							
Existing Junction Chamber (JC)															
CS2190	Substructure (ELS & Bulk excavation)	81	21-Aug-17	08-Jan-18	21-Aug-17	09-Nov-17	0	-59					Substructure (ELS & Bulk excavation)		
CS2200	Substructure (rc structure)	50	07-Jan-18	26-Feb-18	09-Nov-17	28-Dec-17	-59	-59					Substructure (rc structure)		
CS2202	Removal of ELS	40	17-Jan-18	26-Feb-18	19-Nov-17	28-Dec-17	-59	-59					Removal of ELS		
CS2205	Backfilling	30	26-Feb-18	28-Mar-18	29-Dec-17	27-Jan-18	-59	-59					Backfilling		
CS2210	Bar Screen Installation	120	28-Mar-18	26-Jul-18	28-Jan-18	27-May-18	-59	-59							
LOT #4 - Bldg / Facilities Const. (Arch'l & Struct'l) : GH, PF															
Gatehouse (GH)															
CS3100	Substructure (rc structure)	90	12-Mar-18	10-Jun-18	25-Feb-18	25-May-18	-15	-15							
Payment Flowmeter Chamber (PF)															
CS3100	Substructure (rc structure)	90	12-Mar-18	10-Jun-18	25-Feb-18	25-May-18	-15	-15							
CS3100	Substructure (rc structure)	92	04-Oct-17	13-Apr-18	04-Oct-17	15-Mar-18	0	-29							

DATA DATE: 31-Dec-17			LAYOUT: SW Project Phase 1 Rev 8 (3M 31Dec17)						PAGE 13 OF 15				
Activity ID	Activity Name	Original Duration	Start	Finish	Rev 8 BL Start	Rev 8 BL Finish	Slippage Start	Slippage Finish	2017 Dec	Jan	Feb	Mar	Apr
CS2080	Piling Foundation (Prebored H-pile) 9	31	13-Jan-18	13-Feb-18	16-Dec-17	15-Jan-18	-29	-29					
CS2085	Pile Loading Test	30	13-Feb-18	15-Mar-18	16-Jan-18	14-Feb-18	-29	-29					
CS2090	Post-Drilling	30	13-Feb-18	15-Mar-18	16-Jan-18	14-Feb-18	-29	-29					
CS2095	Substructure (ELS & Bulk excavation)	30	04-Oct-17	16-Mar-18	04-Oct-17	15-Feb-18	0	-29					
CS2100	Substructure (rc structure)	28	16-Mar-18	13-Apr-18	16-Feb-18	15-Mar-18	-29	-29					
External Works & Miscellaneous		912	01-Jun-17	14-Dec-19	01-Jun-17	13-Nov-17	0	-31					
CS3201	Slope works and Retaining Wall (Eastern Portion)	197	06-Feb-18	22-Aug-18	29-Dec-17	13-Jul-18	-39	-39					
CS3203	Slope works (Northern Portion)	180	15-Mar-18	10-Sep-18	13-Jan-18	11-Jul-18	-61	-61					
CS3210	Drainage Inlet connection (Diversion of Three Existing Sewage Rising Mains)	208	09-Feb-18	05-Sep-18	05-Jan-18	31-Jul-18	-36	-36					
CS3220	Drainage Outlet connection (Effluent Connection to the Existing Junction Chamber)	200	13-Sep-17	31-Mar-18	13-Sep-17	31-Mar-18	0	0					
CS3250	EVA (Road & Drainage)	670	12-Feb-18	14-Dec-19	13-Jan-18	13-Nov-17	-31	-31					
CS3252	RC Trench and Odour Pipe (DO1, DO2)	180	22-Mar-18	18-Sep-18	24-Feb-18	22-Aug-18	-26	-26					
CS3258	Emergency By-Pass Pipe	200	26-Feb-18	14-Sep-18	05-Jan-18	23-Jul-18	-53	-53					
CS3284	Diversion of Existing Watermains by WSD	89	01-Jan-18	31-Mar-18	01-Dec-17	27-Feb-18	-31	-31					
CS3286	Civil Works by ADCJV for WSD's Diversion of Existing Watermains	183	01-Jun-17	01-Jan-18	01-Jun-17	30-Nov-17	0	-31					
E&M Works		682	27-Nov-16	07-Jan-19	27-Nov-16	18-Dec-17	0	-20					
Procurement		682	27-Nov-16	07-Jan-19	27-Nov-16	18-Dec-17	0	-20					
Chemically Enhanced Primary Treatment (CEPT)		562	25-Jan-17	12-Nov-18	25-Jan-17	12-Sep-17	0	-61					
EM3110	CMS Preparation, Submission & Approval (Major Equipment)	289	25-Jan-17	09-Jan-18	25-Jan-17	09-Nov-17	0	-61					
EM3112	Manufacturing & Logistic (Major Equipment)	307	10-Jan-18	12-Nov-18	10-Nov-17	12-Sep-17	-61	-61					
EM3114	CMS Preparation, Submission & Approval (Penstock, Pipe & Valve)	219	10-Nov-17	25-Jun-18	10-Nov-17	16-Jun-18	0	-10					
EM3118	CMS Preparation, Submission & Approval (Electrical)	219	10-Nov-17	25-Jun-18	10-Nov-17	16-Jun-18	0	-10					
EM3122	CMS Preparation, Submission & Approval (Building Services)	278	10-Nov-17	24-Aug-18	10-Nov-17	14-Aug-18	0	-10					
System Control Flowmeter Chamber (SF)		536	25-Jan-17	27-Sep-18	25-Jan-17	17-Sep-17	0	-10					
EM3132	CMS Preparation, Submission & Approval (Major Equipment)	289	25-Jan-17	09-Jan-18	25-Jan-17	09-Nov-17	0	-61					
EM3134	Manufacturing & Logistic (Major Equipment)	210	10-Jan-18	07-Aug-18	10-Nov-17	07-Jun-18	-61	-61					
EM3136	CMS Preparation, Submission & Approval (Penstock, Pipe & Valve)	187	10-Nov-17	26-May-18	10-Nov-17	15-May-18	0	-10					
EM3140	CMS Preparation, Submission & Approval (Electrical)	288	10-Nov-17	03-Sep-18	10-Nov-17	24-Aug-18	0	-10					
EM3144	CMS Preparation, Submission & Approval (Building Services)	312	10-Nov-17	27-Sep-18	10-Nov-17	17-Sep-18	0	-10					
Inlet Work, Preliminary Treatment Units and Inlet Pumping Station (PTW & I)		448	04-Jan-17	07-Oct-18	04-Jan-17	08-Sep-17	0	-30					
EM3135	CMS Preparation, Submission & Approval (Major Equipment)	301	04-Jan-17	31-Dec-17	04-Jan-17	31-Oct-17	0	-61					
EM3137	Manufacturing & Logistic (Major Equipment)	280	01-Jan-18	07-Oct-18	01-Nov-17	07-Aug-18	-61	-61					
EM3141	Witness FAT - Main Sewage Pumps	28	01-Mar-18	28-Mar-18	30-Dec-17	26-Jan-18	-61	-61					
EM3635	CMS Preparation, Submission & Approval (Penstock, Pipe & Valve)	225	01-Oct-17	14-May-18	01-Oct-17	14-May-18	0	0					
EM3655	CMS Preparation, Submission & Approval (Electrical)	288	01-Oct-17	15-Jul-18	01-Oct-17	15-Jul-18	0	0					
EM3675	CMS Preparation, Submission & Approval (Building Services)	342	01-Oct-17	07-Sep-18	01-Oct-17	08-Sep-18	0	0					
Solid Handling Building (SHB)		248	12-Apr-17	22-Jun-18	12-Apr-17	19-May-17	0	-35					
EM3145	CMS Preparation, Submission & Approval (Major Equipment)	203	12-Apr-17	31-Dec-17	12-Apr-17	31-Oct-17	0	-61					
EM3150	Manufacturing & Logistic (Major Equipment)	173	31-Dec-17	22-Jun-18	31-Oct-17	22-Apr-18	-61	-61					
EM3695	CMS Preparation, Submission & Approval (Penstock, Pipe & Valve)	227	01-Oct-17	15-May-18	01-Oct-17	15-May-18	0	0					
EM3715	CMS Preparation, Submission & Approval (Electrical)	178	01-Oct-17	28-Mar-18	01-Oct-17	28-Mar-18	0	0					
EM3735	CMS Preparation, Submission & Approval (Building Services)	230	01-Oct-17	19-May-18	01-Oct-17	19-May-18	0	0					
UV Disinfection Facility (UV)		595	30-Mar-17	16-Dec-18	30-Mar-17	15-Dec-17	0	0					
EM3185	CMS Preparation, Submission & Approval (Major Equipment)	318	30-Mar-17	11-Feb-18	30-Mar-17	10-Feb-18	0	0					
EM3190	Manufacturing & Logistic (Major Equipment)	308	11-Feb-18	16-Dec-18	11-Feb-18	15-Dec-18	0	0					
EM3755	CMS Preparation, Submission & Approval (Penstock, Pipe & Valve)	250	21-Nov-17	26-Aug-18	21-Nov-17	29-Jul-18	0	-29					
EM3775	CMS Preparation, Submission & Approval (Electrical)	265	21-Nov-17	10-Sep-18	21-Nov-17	13-Aug-18	0	-29					
EM3795	CMS Preparation, Submission & Approval (Building Services)	313	21-Nov-17	28-Oct-18	21-Nov-17	30-Sep-18	0	-29					
Sludge Dewatering Building (SDB)		491	27-Nov-16	13-Nov-18	27-Nov-16	11-Nov-17	0	-3					
EM3175	CMS Preparation, Submission & Approval (Major Equipment)	348	27-Nov-16	09-Jan-18	27-Nov-16	09-Nov-17	0	-61					
EM3180	Manufacturing & Logistic (Major Equipment)	308	09-Jan-18	13-Nov-18	09-Nov-17	13-Sep-17	-61	-61					
EM3815	CMS Preparation, Submission & Approval (Penstock, Pipe & Valve)	345	27-Oct-17	07-Oct-18	27-Oct-17	06-Oct-18	0	0					
EM3835	CMS Preparation, Submission & Approval (Electrical)	270	27-Oct-17	24-Jul-18	27-Oct-17	24-Jul-18	0	0					
EM3855	CMS Preparation, Submission & Approval (Building Services)	380	27-Oct-17	11-Nov-18	27-Oct-17	11-Nov-18	0	0					
Sludge Skip Storage Building (SSSB)		331	08-Dec-16	11-Jun-18	08-Dec-16	11-Apr-18	0	-61					
EM3265	CMS Preparation, Submission & Approval (Major Equipment)	331	08-Dec-16	03-Jan-18	08-Dec-16	03-Nov-17	0	-61					
EM3270	Manufacturing & Logistic (Major Equipment)	159	03-Jan-18	11-Jun-18	03-Nov-17	11-Apr-18	-61	-61					
EM3875	CMS Preparation, Submission & Approval (Electrical)	220	04-Sep-17	11-Apr-18	04-Sep-17	11-Apr-18	0	0					
EM3895	CMS Preparation, Submission & Approval (Building Services)	100	04-Sep-17	12-Jan-18	04-Sep-17	12-Dec-17	0	-31					

DATA DATE: 31-Dec-17			LAYOUT: SW Project Phase 1 Rev 8 (3M 31Dec17)						PAGE 14 OF 15				
Activity ID	Activity Name	Original Duration	Start	Finish	Rev 8 BL Start	Rev 8 BL Finish	Slippage Start	Slippage Finish	2017 Dec	2018 Jan	2018 Feb	2018 Mar	2018 Apr
EM3905	Manufacturing & Logistic (Building Services)	120	13-Jan-18	12-May-18	13-Dec-17	11-Apr-18	-31	-31					
Administration Building & Maintenance Workshop (AB & WS)													
EM3125	CMS Preparation, Submission & Approval (Major Equipment)	486	31-Jan-17	28-Aug-18	31-Jan-17	29-Jun-18	0	-61					
EM3130	Manufacturing & Logistic (Major Equipment)	278	31-Jan-17	04-Jan-18	31-Jan-17	04-Nov-17	0	-61					
EM3915	CMS Preparation, Submission & Approval (Penstock, Pipe & Valve)	236	04-Jan-18	28-Aug-18	04-Nov-17	28-Jun-18	-61	-61					
EM3925	Manufacturing & Logistic (Penstock, Pipe & Valve)	177	30-Aug-17	23-Feb-18	30-Aug-17	22-Feb-18	0	0					
EM3935	CMS Preparation, Submission & Approval (Electrical)	126	26-Feb-18	02-Jul-18	22-Feb-18	28-Jun-18	-4	-4					
EM3945	Manufacturing & Logistic (Electrical)	205	30-Aug-17	22-Mar-18	30-Aug-17	23-Mar-18	0	0					
EM3955	CMS Preparation, Submission & Approval (Building Services)	98	23-Mar-18	28-Jun-18	23-Mar-18	29-Jun-18	0	0					
EM3965	Manufacturing & Logistic (Building Services)	183	30-Aug-17	28-Feb-18	30-Aug-17	28-Feb-18	0	0					
Deodorization Facilities No. 1 & 2 (DO 1 & DO 2)													
EM3165	CMS Preparation, Submission & Approval (Major Equipment)	120	28-Feb-18	28-Jun-18	28-Feb-18	28-Jun-18	0	0					
EM3170	Manufacturing & Logistic (Major Equipment)	535	10-Jan-17	08-Dec-18	10-Jan-17	08-Dec-18	0	0					
EM3171	Witness FAT - DO 1 & DO 2	342	10-Jan-17	18-Jan-18	10-Jan-17	18-Dec-17	0	-31					
EM3172	CMS Preparation, Submission & Approval (Penstock, Pipe & Valve)	120	18-Jan-18	18-May-18	18-Dec-17	17-Apr-18	-31	-31					
EM3975	CMS Preparation, Submission & Approval (Electrical)	14	19-Mar-18	02-Apr-18	16-Feb-18	02-Mar-18	-31	-31					
EM3985	CMS Preparation, Submission & Approval (Building Services)	249	30-Aug-17	05-May-18	30-Aug-17	05-May-18	0	0					
EM3995	CMS Preparation, Submission & Approval (Building Services)	327	30-Aug-17	23-Jul-18	30-Aug-17	22-Jul-18	0	0					
Chemical Building (CB)													
EM3225	CMS Preparation, Submission & Approval (Major Equipment)	465	30-Aug-17	08-Dec-18	30-Aug-17	08-Dec-18	0	0					
EM3230	Manufacturing & Logistic (Major Equipment)	571	05-Feb-17	30-Oct-18	05-Feb-17	23-Oct-18	0	-8					
EM4015	CMS Preparation, Submission & Approval (Penstock, Pipe & Valve)	276	05-Feb-17	08-Jan-18	05-Feb-17	08-Nov-17	0	-61					
EM4035	CMS Preparation, Submission & Approval (Electrical)	168	08-Jan-18	25-Jun-18	08-Nov-17	25-Apr-18	-61	-61					
EM4055	CMS Preparation, Submission & Approval (Building Services)	349	08-Nov-17	30-Oct-18	08-Nov-17	23-Oct-18	0	-8					
Street Fire Hydrant Pump Room & GENSET Room (FH)													
EM3275	CMS Preparation, Submission & Approval (Major Equipment)	227	08-Nov-17	30-Jun-18	08-Nov-17	23-Jun-18	0	-8					
EM4075	CMS Preparation, Submission & Approval (Penstock, Pipe & Valve)	295	08-Nov-17	07-Sep-18	08-Nov-17	30-Aug-18	0	-8					
EM4095	CMS Preparation, Submission & Approval (Electrical)	456	23-Mar-17	07-Dec-18	23-Mar-17	07-Dec-18	0	0					
EM4115	CMS Preparation, Submission & Approval (Building Services)	455	23-Mar-17	20-Jun-18	23-Mar-17	21-Jun-18	0	0					
Electrical Buildings (EB1, EB2, EB3 & EB4)													
EM3235	CMS Preparation, Submission & Approval (Major Equipment)	432	01-Oct-17	07-Dec-18	01-Oct-17	07-Dec-18	0	0					
EM3240	Manufacturing & Logistic (Major Equipment)	325	01-Oct-17	21-Aug-18	01-Oct-17	22-Aug-18	0	0					
EM3300	CMS Preparation, Submission & Approval (Electrical)	378	01-Oct-17	14-Oct-18	01-Oct-17	13-Oct-18	0	0					
EM3310	CMS Preparation, Submission & Approval (Control & Instrument)	379	23-Feb-17	08-Aug-18	23-Feb-17	09-Jul-18	0	-29					
EM3320	CMS Preparation, Submission & Approval (Building Services)	261	23-Feb-17	10-Jan-18	23-Feb-17	10-Nov-17	0	-60					
EM3330	CMS Preparation, Submission & Approval (Major Equipment)	210	10-Jan-18	08-Aug-18	11-Nov-17	08-Jun-18	-60	-60					
EM3340	Manufacturing & Logistic (Major Equipment)	182	11-Sep-17	11-Mar-18	11-Sep-17	12-Mar-18	0	0					
EM3350	CMS Preparation, Submission & Approval (Electrical)	302	11-Sep-17	09-Jul-18	11-Sep-17	09-Jul-18	0	0					
EM3360	CMS Preparation, Submission & Approval (Building Services)	96	09-Aug-17	04-Jan-18	09-Aug-17	12-Nov-17	0	-53					
EM3370	Manufacturing & Logistic (Building Services)	112	04-Jan-18	26-Apr-18	12-Nov-17	04-Mar-18	-53	-53					
Re-use Water Building (RW)													
EM3195	CMS Preparation, Submission & Approval (Major Equipment)	445	13-Apr-17	08-Jul-18	13-Apr-17	19-Jun-18	0	-19					
EM3200	Manufacturing & Logistic (Major Equipment)	220	13-Apr-17	19-Jan-18	13-Apr-17	19-Nov-17	0	-61					
EM4135	CMS Preparation, Submission & Approval (Penstock, Pipe & Valve)	140	19-Jan-18	08-Jun-18	19-Nov-17	08-Apr-18	-61	-61					
EM4155	CMS Preparation, Submission & Approval (Electrical)	199	19-Nov-17	25-Jun-18	19-Nov-17	06-Jun-18	0	-19					
EM4175	CMS Preparation, Submission & Approval (Building Services)	136	19-Nov-17	23-Apr-18	19-Nov-17	04-Apr-18	0	-19					
DG Store & Chemical Waste Storage Building (DG) and Irrigation & Cleansing													
EM3255	CMS Preparation, Submission & Approval (Major Equipment)	528	24-May-17	19-Sep-18	24-May-17	08-Sep-18	0	-10					
EM3260	Manufacturing & Logistic (Major Equipment)	200	24-May-17	09-Jan-18	24-May-17	09-Dec-17	0	-31					
EM4195	CMS Preparation, Submission & Approval (Penstock, Pipe & Valve)	98	10-Jan-18	17-Apr-18	10-Dec-17	17-Mar-18	-31	-31					
EM4215	CMS Preparation, Submission & Approval (Electrical)	273	10-Dec-17	19-Sep-18	10-Dec-17	08-Sep-18	0	-10					
EM4225	Manufacturing & Logistic (Electrical)	146	30-Sep-17	23-Feb-18	30-Sep-17	23-Feb-18	0	0					
EM4235	CMS Preparation, Submission & Approval (Building Services)	98	25-Mar-18	01-Jul-18	23-Feb-18	01-Jun-18	-31	-31					
Existing Junction Chamber (JC)													
EM3215	CMS Preparation, Submission & Approval	237	30-Sep-17	24-May-18	30-Sep-17	24-May-18	0	0					
EM3220	Manufacturing & Logistic	305	07-Jan-17	16-Apr-18	07-Jan-17	14-Feb-18	0	-61					
Gatehouse (GH)													
EM3285	CMS Preparation, Submission & Approval (Building Services)	305	07-Jan-17	08-Jan-18	07-Jan-17	08-Nov-17	0	-61					
Payment Flowmeter Chamber (PF)													
EM3205	CMS Preparation, Submission & Approval (Major Equipment)	98	08-Jan-18	16-Apr-18	08-Nov-17	14-Feb-18	-61	-61					
EM3210	Manufacturing & Logistic (Major Equipment)	450	24-Apr-17	17-Jul-18	24-Apr-17	18-Jul-18	0	0					
EM4255	CMS Preparation, Submission & Approval (Penstock, Pipe & Valve)	450	24-Apr-17	17-Jul-18	24-Apr-17	18-Jul-18	0	0					
EM4265	Manufacturing & Logistic (Penstock, Pipe & Valve)	627	25-Jan-17	07-Jul-18	25-Jan-17	18-Dec-17	0	-20					
EM4275	CMS Preparation, Submission & Approval (Electrical)	299	25-Jan-17	20-Jan-18	25-Jan-17	20-Nov-17	0	-61					
Payment Flowmeter Chamber (PF)													
EM3205	CMS Preparation, Submission & Approval (Major Equipment)	203	20-Jan-18	11-Aug-18	20-Nov-17	11-Jun-18	-61	-61					
EM4255	CMS Preparation, Submission & Approval (Penstock, Pipe & Valve)	157	01-Sep-17	04-Feb-18	01-Sep-17	04-Feb-18	0	0					
EM4265	Manufacturing & Logistic (Penstock, Pipe & Valve)	126	14-Mar-18	17-Jul-18	04-Feb-18	10-Jun-18	-37	-37					
EM4275	CMS Preparation, Submission & Approval (Electrical)	333	20-Nov-17	08-Nov-18	20-Nov-17	19-Oct-18	0	-20					

DATA DATE: 31-Dec-17		LAYOUT: SW Project Phase 1 Rev 8 (3M 31Dec17)							PAGE 15 OF 15				
Activity ID	Activity Name	Original Duration	Start	Finish	Rev 8 BL Start	Rev 8 BL Finish	Slippage Start	Slippage Finish	2017 Dec	2018 Jan	2018 Feb	2018 Mar	2018 Apr
EM4295	CMS Preparation, Submission & Approval (Building Services)	393	20-Nov-17	07-Jan-18	20-Nov-17	18-Dec-17	0	-20					
Foul Water Pump Sump													
EM4315	CMS Preparation, Submission & Approval	155	20-Nov-17	24-Apr-18	20-Nov-17	23-Apr-18	0	0					
SCADA and CMMS Systems													
EM3330	CMS Preparation, Submission & Approval	209	01-Jul-17 A	25-Jan-18	01-Jul-17	26-Jan-18	0	0					
EM3335	Manufacturing & Logistic (SCADA)	154	26-Jan-18	28-Jun-18	26-Jan-18	29-Jun-18	0	0					
EM3345	Manufacturing & Logistic (CMMS)	154	26-Jan-18	28-Jun-18	26-Jan-18	29-Jun-18	0	0					
Cast - In Items													
EM3520	CMS Preparation, Submission & Approval	469	01-Feb-17	13-Jun-18	01-Feb-17	17-May-18	0	-27					
EM3525	Delivery of Cast-In Items for CEPT and SF	180	30-Sep-17	17-Apr-18	30-Sep-17	28-Mar-18	0	-20					
EM3530	Delivery of Cast-In Items for PTW and IPS	180	30-Sep-17	28-Feb-18	30-Sep-17	28-Mar-18	0	29					
EM3545	Delivery of Cast-In Items for SDB	82	23-Mar-18	13-Jun-18	09-Feb-18	01-May-18	-43	-43					
EM3550	Delivery of Cast-In Items for SSSB	48	08-Jan-18	25-Feb-18	06-Feb-18	25-Mar-18	29	29					
EM3555	Delivery of Cast-In Items for Admin. Building	60	25-Jan-18	25-Mar-18	25-Jan-18	25-Mar-18	0	0					
EM3565	Delivery of Cast-In Items for DO No. 2	48	05-Feb-18	25-Mar-18	31-Jan-18	19-Mar-18	-6	-6					
EM3570	Delivery of Cast-In Items for CB	48	10-Mar-18	26-Apr-18	31-Mar-18	17-May-18	21	21					
EM3600	Delivery of Cast-In Items for EB4	48	09-Mar-18	26-Apr-18	09-Mar-18	26-Apr-18	0	0					
EM3615	Delivery of Cast-In Items for JC	70	07-Oct-17	16-Jan-18	07-Oct-17	15-Dec-17	0	-31					
EM3625	Delivery of Cast-In Items for PF	48	21-Feb-18	10-Apr-18	24-Jan-18	12-Mar-18	-29	-29					

Appendix D1

Calibration Certificates for Impact Air Quality Monitoring Equipment

ORIFICE TRANSFER STANDARD CERTIFICATION WORKSHEET TE-5025A

Date - Apr 03, 2017 Rootsmeter S/N 0438320 Ta (K) - 295
Operator Tisch Orifice I.D. - 3297 Pa (mm) - 748.03

PLATE OR Run #	VOLUME START (m3)	VOLUME STOP (m3)	DIFF VOLUME (m3)	DIFF TIME (min)	METER DIFF Hg (mm)	ORFICE DIFF H2O (in.)
1	NA	NA	1.00	1.4360	3.2	2.00
2	NA	NA	1.00	1.0230	6.4	4.00
3	NA	NA	1.00	0.9170	7.9	5.00
4	NA	NA	1.00	0.8720	8.8	5.50
5	NA	NA	1.00	0.7180	12.7	8.00

DATA TABULATION

Vstd	(x axis) Qstd	(y axis)	Va	(x axis) Qa	(y axis)
0.9900	0.6894	1.4101	0.9957	0.6934	0.8881
0.9858	0.9636	1.9943	0.9915	0.9692	1.2560
0.9837	1.0727	2.2296	0.9893	1.0789	1.4042
0.9825	1.1268	2.3385	0.9882	1.1333	1.4728
0.9773	1.3612	2.8203	0.9830	1.3691	1.7762
Qstd slope (m) = 2.10166			Qa slope (m) = 1.31603		
intercept (b) = -0.03302			intercept (b) = -0.02080		
coefficient (r) = 0.99984			coefficient (r) = 0.99984		
y axis = $\sqrt{H_2O(Pa/760)(298/Ta)}$			y axis = $\sqrt{H_2O(Ta/Pa)}$		

CALCULATIONS

$$Vstd = \text{Diff. Vol}[(Pa - \text{Diff. Hg})/760](298/Ta)$$

$$Qstd = Vstd/Time$$


$$Va = \text{Diff Vol}[(Pa - \text{Diff Hg})/Pa]$$

$$Qa = Va/Time$$

For subsequent flow rate calculations:

$$Qstd = 1/m\{[\sqrt{H_2O(Pa/760)(298/Ta)}] - b\}$$

$$Qa = 1/m\{[\sqrt{H_2O(Ta/Pa)}] - b\}$$




Calibration Report
of
High Volume Air Sampler

Manufacturer : Graseby GMW **Date of Calibration** : 16 November 2017
Serial No. : 1934 (ET / EA / 003 / 25) **Calibration Due Date** : 15 January 2018
Method : Five-point calibration by using standard calibration kit Tisch TE-5025A refer to the Operations Manual

Results

Flow recorder reading (cfm)	58	52	46	39	33
Qstd (Actual flow rate, m ³ /min)	1.65	1.48	1.29	1.03	0.83
Pressure :	769.56	mm Hg	Temp. :	298	K

Sampler 1934 Calibration Curve
Site: San Wai (ASR1a)



Acceptance Criteria : Correlation coefficient (r) of the calibration curve greater than 0.990 after a 5-point calibration.


The high volume sampler complies* / does not comply* with the specified requirements and is deemed acceptable* / unacceptable* for use.

Calibrated by :

CHAN, Wai Man
(Technician)

Approved by :

LAW, Sau Yee
(Senior Environmental Officer)



Calibration Report
of
High Volume Air Sampler


Manufacturer : Graseby (Model No. GS2310) Date of Calibration : 16 November 2017

Serial No. : 9998 (ET / EA / 003 / 12) Calibration Due Date : 15 January 2018

Method : Five-point calibration by using standard calibration kit Tisch TE-5025A refer to the Operations Manual


Results	Flow recorder reading (cfm)	53	45	41	34	27
	Qstd (Actual flow rate, m ³ /min)	1.79	1.59	1.38	1.13	0.87
	Pressure : 769.56 mm Hg	Temp. : 298 K				


Sampler 9998 Calibration Curve
Site: San Wai (ASR2a)




Acceptance Criteria : Correlation coefficient (r) of the calibration curve greater than 0.990 after a 5-point calibration.

The high volume sampler complies* / ~~does not comply*~~ with the specified requirements and is deemed acceptable* / unacceptable* for use.

Calibrated by : 
CHAN, Wai Man
(Technician)

Checked by : 
LAW, Sau Yee
(Senior Environmental Officer)




Internal Calibration Report
of
Dust Monitor

Manufacturer : SIBATA (LD-3B) **Date of Calibration** : 21 October 2017

Serial No. : 8X4282 (ET/EA/001/05) **Calibration Due Date** : 20 April 2018


Method : Parallel measurement (Three-point calibration) by placing the Dust Monitor and High Volume Air Sampler together under the same environmental condition


Results	Dust Monitor (CPM)	35	64	101
	High Volume Air Sampler (ug/m ³)	84	173	246
	High Volume Air Sampler Serial No.: 1177		Calibration Due Date: 13 December 2017	




Acceptance Criteria : Correlation coefficient (r) of the calibration curve greater than 0.990 after three-point calibration

The Dust Trak Monitor complies * / does not comply * with the internal calibration procedures and is deemed acceptable * / unacceptable * for use.

Calibrated by : 
Chung Ka Ho
(Technician)

Checked by : 
LAW, Sau Yee
(Senior Environmental Officer)



Internal Calibration Report

of
Dust Monitor


Manufacturer : SIBATA **Date of Calibration** : 21 October 2017

Serial No. : 014746 (ET/EA/001/06) **Calibration Due Date** : 20 April 2018

Method : Parallel measurement (Three-point calibration) by placing the Dust Monitor and High Volume Air Sampler together under the same environmental condition

Results	Dust Monitor (CPM)	27	69	161
	High Volume Air Sampler ($\mu\text{g}/\text{m}^3$)	55	103	273
	High Volume Air Sampler Serial No.: 1177		Calibration Due Date: 13 December 2017	

Calibration of Dust Monitor (ET/EA/001/06)



Acceptance Criteria : Correlation coefficient (r) of the calibration curve greater than 0.990 after three-point calibration.


The Dust Trak Monitor complies * / ~~does not comply~~ * with the internal calibration procedures and is deemed acceptable * / unacceptable * for use.

Calibrated by :

CHUNG, Ka Ho
(Technician)

Checked by :

LAW, Sau Yee
(Senior Environmental Officer)



Internal Calibration Report
of
Dust Monitor


Manufacturer : SIBATA (LD-3B) **Date of Calibration :** 21 October 2017

Serial No. : 155331 (ET/EA/001/09) **Calibration Due Date :** 20 April 2018

Method : Parallel measurement (Three-point calibration) by placing the Dust Monitor and High Volume Air Sampler together under the same environmental condition

Results :	Dust Monitor (CPM)	36	68	180
	High Volume Air Sampler (ug/m ³)	51	114	269
	High Volume Air Sampler Serial No.: 1177		Calibration Due Date: 13 December 2017	

Calibration of Dust Monitor (ET/EA/001/09)




Acceptance Criteria : Correlation coefficient (r) of the calibration curve greater than 0.990 after a three-point calibration

The Dust Trak Monitor complies * / ~~does not comply~~ * with the internal calibration procedures and is deemed acceptable * / ~~unacceptable~~ * for use.

Calibrated by : CHUNG, Ka Ho
(Technician)

Checked by : LAW, Sau Yee
(Senior Environmental Officer)



Internal Calibration Report

of
Dust Monitor


Manufacturer : SIBATA (LD-3B) **Date of Calibration** : 18 November 2017

Serial No. : 255863 (ET/EA/001/11) **Calibration Due Date** : 17 May 2018

Method : Parallel measurement (Three-point calibration) by placing the Dust Monitor
and High Volume Air Samper together under the same environmental condition

Results	Dust Monitor (CPM)	33	61	170
	High Volume Air Sampler (ug/m ³)	39	101	254
	High Volume Air Sampler Serial No.: 1177		Calibration Due Date: 13 December 2017	

Calibration of Dust Monitor (ET/EA/001/11)



Acceptance Criteria : Correlation coefficient (r) of the calibration curve greater than 0.990 after a three-point calibration

The Dust Trak Monitor complies * / ~~does not comply~~ * with the internal calibration procedures and is deemed acceptable * / unacceptable * for use.

Calibrated by : CHUNG, Ka Ho
(Technician)

Checked by : LAW, Sau Yee
(Senior Environmental Officer)

Appendix D2

Impact Air Quality Monitoring Results

Summary of Impact 1-hour TSP Monitoring Results

Air Quality Monitoring Station : ASR1a

Date	Weather	Temperature (°C)	Monitoring Period		1-hr TSP ($\mu\text{g}/\text{m}^3$)
			Start	Finish	
04/12/2017	Fine	21	08:56	09:56	149
04/12/2017	Fine	21	09:56	10:56	159
04/12/2017	Fine	21	10:56	11:56	151
09/12/2017	Fine	25	08:46	09:46	122
09/12/2017	Fine	25	09:46	10:46	134
09/12/2017	Fine	25	10:46	11:46	126
15/12/2017	Fine	19	13:05	14:05	134
15/12/2017	Fine	19	14:05	15:05	146
15/12/2017	Fine	19	15:05	16:05	129
21/12/2017	Fine	13	08:55	09:55	41
21/12/2017	Fine	14	09:55	10:55	44
21/12/2017	Fine	15	10:55	11:55	44
27/12/2017	Fine	16	13:02	14:02	254
27/12/2017	Fine	16	14:02	15:02	260
27/12/2017	Fine	16	15:02	16:02	236
Min					41
Max					260
Average					142

Air Quality Monitoring Station : ASR2a

Date	Weather	Temperature (°C)	Monitoring Period		1-hr TSP ($\mu\text{g}/\text{m}^3$)
			Start	Finish	
04/12/2017	Fine	21	13:05	14:05	144
04/12/2017	Fine	21	14:05	15:05	149
04/12/2017	Fine	21	15:05	16:05	141
09/12/2017	Fine	25	13:06	14:06	144
09/12/2017	Fine	25	14:06	15:06	151
09/12/2017	Fine	25	15:06	16:06	146
15/12/2017	Fine	19	13:10	14:10	101
15/12/2017	Fine	19	14:10	15:10	107
15/12/2017	Fine	19	15:10	16:10	95
21/12/2017	Fine	13	08:59	09:59	48
21/12/2017	Fine	14	09:59	10:59	51
21/12/2017	Fine	15	10:59	11:59	51
27/12/2017	Fine	16	13:18	14:18	214
27/12/2017	Fine	16	14:18	15:18	234
27/12/2017	Fine	16	15:18	16:18	221
Min					48
Max					234
Average					133

Summary of Impact 24-hour TSP Monitoring Results

Air Quality Monitoring Station : ASR1a

Start		Finish		Elapse Time		Sampling Time (hrs)	Flow Rate (m ³ /min.)		Average (m ³ /min.)	Filter Paper Weight (g)		Conc. (µg/m ³)	Weather Condition
Date	Time	Date	Time	Initial	Final		Initial	Final		Initial	Final		
04/12/2017	08:56	05/12/2017	08:56	23669.64	23693.64	24	1.0043	1.0043	1.0043	2.6845	2.9790	204	Fine
09/12/2017	08:46	10/12/2017	08:46	23693.64	23717.64	24	1.0374	1.0374	1.0374	2.7821	3.0564	184	Fine
15/12/2017	13:05	16/12/2017	13:05	23717.64	23741.64	24	1.0704	1.0704	1.0704	2.7745	3.0686	191	Fine
21/12/2017	08:55	22/12/2017	08:55	23741.64	23765.64	24	1.0043	1.0043	1.0043	2.8025	3.0670	183	Fine
27/12/2017	13:02	28/12/2017	13:02	23765.64	23789.64	24	1.0043	1.0043	1.0043	2.7942	3.0786	197	Fine
											Min	183	
											Max	204	
											Average	192	


Air Quality Monitoring Station : ASR2a

Start		Finish		Elapse Time		Sampling Time (hrs)	Flow Rate (m ³ /min.)		Average (m ³ /min.)	Filter Paper Weight (g)		Conc. (g/m ³)	Weather Condition
Date	Time	Date	Time	Initial	Final		Initial	Final		Initial	Final		
04/12/2017	13:05	05/12/2017	13:05	20630.45	20654.45	24	1.1328	1.1328	1.1328	2.7043	2.9924	177	Fine
09/12/2017	13:06	10/12/2017	13:06	20654.45	20678.45	24	1.1692	1.1692	1.1692	2.8045	3.0857	167	Fine
15/12/2017	13:10	16/12/2017	13:10	20678.45	20702.45	24	1.2057	1.2057	1.2057	2.7806	3.0606	161	Fine
21/12/2017	08:59	22/12/2017	08:59	20702.45	20726.45	24	1.0963	1.0963	1.0963	2.7644	3.0447	178	Fine
27/12/2017	13:18	28/12/2017	13:18	20726.45	20750.45	24	1.0963	1.0963	1.0963	2.7821	3.0772	187	Fine
											Min	161	
											Max	187	
											Average	174	


Appendix D3

Graphical Plots of Impact Air Quality Monitoring Results


1-hr TSP at ASR1a




1-hr TSP at ASR2a



24-hr TSP at ASR1a



24-hr TSP at ASR2a



Appendix E1

Calibration Certificates for Impact Noise Monitoring Equipment



Calibration Certificate

Certificate No. 700818

Page 1 of 2 Pages

Customer : ETS-Testconsult Limited

Address : 8/F., Block B, Veristrong Industrial Centre, 34-36 Au Pui Wan St., Fotan, Hong Kong.

Order No. : Q70345

Date of receipt : 25-Jan-17

Item Tested

Description : Thermo-Anemometer

Manufacturer : AZ Instrument

Model : AZ 8908

I.D. : ET/EN/001/05

Serial No. : 1064869

Test Conditions

Date of Test : 15-Feb-17

Supply Voltage : --

Ambient Temperature : $(23 \pm 3)^{\circ}\text{C}$

Relative Humidity : $(50 \pm 25) \%$

Test Specifications

Calibration check.

Ref. Document/Procedure: T03, Z04.

Test Results

A correction factor of $\times 1.06$ is required to bring the meter reading to within the manufacturer's specification. The results are shown in the attached page(s).

Main Test equipment used:

<u>Equipment No.</u>	<u>Description</u>	<u>Cert. No.</u>	<u>Traceable to</u>
S155	Std. Anemometer	611074	NIM-PRC
S223C	Std. Thermometer	604664	NIM-PRC

The values given in this Calibration Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environmental changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Hong Kong Calibration Ltd. shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration are traceable to International System of Units (SI), or by reference to a natural constant. The test results apply to the above Unit-Under-Test only

Calibrated by :

C H Chan

Approved by :

Steve Kwan

This Certificate is issued by:

Hong Kong Calibration Ltd.

Unit 8B, 24/F., Well Fung Industrial Centre, No. 58-76, Ta Chuen Ping Street, Kwai Chung, NT, Hong Kong.

Tel: 2425 8801 Fax: 2425 8646

Date: 15-Feb-17



Calibration Certificate

Certificate No. 700818

Page 2 of 2 Pages

Results :

1. Velocity

Applied Value (m/s)	UUT Reading (m/s)	Corrected Reading (UUT Reading x 1.06)	Mfr's Spec.
0.00	0.0	0.0	± 5 % of reading.
2.50	2.4	2.5	
5.00	4.8	5.1	
10.00	* 9.3	9.9	
15.00	* 13.6	14.4	
19.00	* 17.2	18.2	

2. Temperature

Applied Value (°C)	UUT Reading (°C)	Mfr's Spec.
22.85	22.5	± 1 °C

Remark : 1. UUT: Unit-Under-Test

2. Uncertainty : ± (0.9% + 0.16 m/s) for Velocity, ± 0.1 °C for Temperature, for a confidence probability of not less than 95%.

3. Atmospheric Pressure : 1 022 hPa

4. * Out of specification

----- END -----



Calibration Certificate

Certificate No. **709571**

Page **1** of **2** Pages

Customer : ETS-Testconsult Limited

Address : 8/F., Block B, Veristrong Industrial Centre, 34-36 Au Pui Wan St., Fotan, Hong Kong.

Order No. : Q73909

Date of receipt : 6-Oct-17

Item Tested

Description : Sound Level Calibrator

Manufacturer : Rion

I.D. : ET/EN/002/01

Model : NC-73

Serial No. : 10196943

Test Conditions

Date of Test : 16-Oct-17

Supply Voltage : --

Ambient Temperature : (23 ± 3)°C

Relative Humidity : (50 ± 25) %

Test Specifications

Calibration check.

Ref. Document/Procedure : F21, Z02.

Test Results

All results were within the manufacturer's specification.

The results are shown in the attached page(s).

Main Test equipment used:

<u>Equipment No.</u>	<u>Description</u>	<u>Cert. No.</u>	<u>Traceable to</u>
S014	Spectrum Analyzer	707126	NIM-PRC & SCL-HKSAR
S240	Sound Level Calibrator	703741	NIM-PRC & SCL-HKSAR
S041	Universal Counter	707135	SCL-HKSAR
S206	Sound Level Meter	707129	SCL-HKSAR

The values given in this Calibration Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environmental changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Hong Kong Calibration Ltd. shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration are traceable to International System of Units (SI), or by reference to a natural constant.
The test results apply to the above Unit-Under-Test only

Calibrated by : 

Elva Chong

Approved by : 

Alan Chu

This Certificate is issued by:

Hong Kong Calibration Ltd.

Unit 8B, 24/F., Well Fung Industrial Centre, No. 58-76, Ta Chuen Ping Street, Kwai Chung, NT, Hong Kong.

Tel: 2425 8801 Fax: 2425 8646

Date: 16-Oct-17



Calibration Certificate

Certificate No. 709571

Page 2 of 2 Pages

Results :

1. Level Accuracy (at 1 kHz)

UUT Nominal Value	Measured Value	Mfr's Spec.
94 dB	94.0 dB	± 1 dB

Uncertainty : ± 0.2 dB

2. Frequency Accuracy

UUT Nominal Value	Measured Value	Mfr's Spec.
1 kHz	0.987 kHz	± 2 %

Uncertainty : ± 0.1 %

3. Level Stability : 0.0 dB

Uncertainty : ± 0.01 dB

4. Total Harmonic Distortion : < 0.5 %

Mfr's Spec. : < 3 %

Uncertainty : ± 2.3 % of reading

Remarks: 1. UUT : Unit-Under-Test
2. The uncertainty claimed is for a confidence probability of not less than 95%.
3. Atmospheric Pressure : 1 025 hPa

----- END -----



Calibration Certificate

Certificate No. **702279**

Page 1 of 2 Pages

Customer : ETS-Testconsult Limited

Address : 8/F., Block B, Veristrong Industrial Centre, 34-36 Au Pui Wan St., Fotan, Hong Kong.

Order No. : Q70965

Date of receipt : 14-Mar-17

Item Tested

Description : Acoustic Calibrator

Manufacturer : Castle

I.D. : ET/EN/002/07

Model : GA607

Serial No. : 038641

Test Conditions

Date of Test : 17-Mar-17

Supply Voltage : --

Ambient Temperature : $(23 \pm 3)^{\circ}\text{C}$

Relative Humidity : $(50 \pm 25) \%$

Test Specifications

Calibration check.

Ref. Document/Procedure : IEC 60942, F06, F20, Z02.

Test Results

All results were within the IEC 60942 Class 1 specification.

The results are shown in the attached page(s).

Main Test equipment used:

<u>Equipment No.</u>	<u>Description</u>	<u>Cert. No.</u>	<u>Traceable to</u>
S014	Spectrum Analyzer	605758	NIM-PRC & SCL-HKSAR
S240	Sound Level Calibrator	701036	NIM-PRC & SCL-HKSAR
S041	Universal Counter	607883	SCL-HKSAR
S206	Sound Level Meter	605757	SCL-HKSAR

The values given in this Calibration Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environmental changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Hong Kong Calibration Ltd. shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration are traceable to International System of Units (SI), or by reference to a natural constant.
The test results apply to the above Unit-Under-Test only

Calibrated by : 

Kin Wong

Approved by : 

Alan Chu

This Certificate is issued by:

Hong Kong Calibration Ltd.

Unit 8B, 24/F., Well Fung Industrial Centre, No. 58-76, Ta Chuen Ping Street, Kwai Chung, NT, Hong Kong.

Tel: 2425 8801 Fax: 2425 8646

Date: 17-Mar-17



Calibration Certificate

Certificate No. 702279

Page 2 of 2 Pages

Results :

1. Generated Sound Pressure Level

UUT Nominal Value (dB)	Measured Value (dB)	IEC 60942 Class 1 Spec.
94	94.0	± 0.4 dB

Uncertainty : ± 0.1 dB

2. Short-term Level Fluctuation : 0.0 dB

IEC 60942 Class 1 Spec. : ± 0.1 dB

Uncertainty : ± 0.01 dB

3. Frequency

UUT Nominal Value (kHz)	Measured Value (kHz)	IEC 60942 Class 1 Spec.
1	1.000	± 1 %

Uncertainty : $\pm 3.6 \times 10^{-6}$

4. Total Distortion : < 2.8 %

IEC 60942 Class 1 Spec. : < 3 %

Uncertainty : ± 2.3 % of reading

Remark : 1. UUT : Unit-Under-Test

2. The uncertainty claimed is for a confidence probability of not less than 95%.

3. Atmospheric Pressure : 1026 hPa.

----- END -----



Calibration Certificate

Certificate No. 701813

Page 1 of 3 Pages

Customer : ETS-Testconsult Limited

Address : 8/F., Block B, Veristrong Industrial Centre, 34-36 Au Pui Wan St., Fotan, Hong Kong.

Order No. : Q70792

Date of receipt : 2-Mar-17

Item Tested

Description : Sound Level Meter

Manufacturer : Rion

Model : NL-52

I.D. : ET/EN/003/17

Serial No. : 00264519

Test Conditions

Date of Test : 7-Mar-17

Ambient Temperature : $(23 \pm 3)^{\circ}\text{C}$

Supply Voltage : --

Relative Humidity : $(50 \pm 25) \%$

Test Specifications

Calibration check.

Ref. Document/Procedure: Z01, IEC 61672.

Test Results

All results were within the IEC 61672 Type 1 specification.

The results are shown in the attached page(s).


Main Test equipment used:

Equipment No.	Description	Cert. No.	Traceable to
S017	Multi-Function Generator	C170120	SCL-HKSAR
S240	Sound Level Calibrator	701036	NIM-PRC & SCL-HKSAR

The values given in this Calibration Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environmental changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Hong Kong Calibration Ltd. shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration are traceable to International System of Units (SI), or by reference to a natural constant.
The test results apply to the above Unit-Under-Test only

Calibrated by : 
Kin Wong

Approved by : 
Alan Chu

This Certificate is issued by:

Hong Kong Calibration Ltd.

Unit 8B, 24/F., Well Fung Industrial Centre, No. 58-76, Ta Chuen Ping Street, Kwai Chung, NT, Hong Kong.

Tel: 2425 8801 Fax: 2425 8646

Date: 7-Mar-17



Calibration Certificate

Certificate No. 701813

Page 2 of 3 Pages

Results :

1. Self-generated noise: 15.9 dBA (Mfr's Spec ≤ 17 dBA)

2. Acoustical signal test

UUT Setting				Applied Value (dB)	UUT Reading (dB)
Range (dB)	Frequency Weighting	Time Weighting	Octave Filter		
30-130	A	F	OFF	94.0	94.0
		S	OFF		94.0
	C	F	OFF		94.1
	Z	F	OFF		94.1
	A	F	OFF	114.0	114.1
		S	OFF		114.1
	C	F	OFF		114.1
	Z	F	OFF		114.1

IEC 61672 Type 1 Spec. : ± 1.1 dB

Uncertainty : ± 0.1 dB

3 Electrical signal tests of frequency weightings (A weighting)

Frequency	Attenuation (dB)	IEC 61672 Type 1 Spec.
31.5 Hz	-39.7	- 39.4 dB, ± 2 dB
63 Hz	-26.2	- 26.2 dB, ± 1.5 dB
125 Hz	-16.2	- 16.1 dB, ± 1.5 dB
250 Hz	-8.7	- 8.6 dB, ± 1 dB
500 Hz	-3.2	- 3.2 dB, ± 1.4 dB
1 kHz	0.0 (Ref)	0 dB, ± 1.1 dB
2 kHz	+1.2	+ 1.2 dB, ± 1.6 dB
4 kHz	+1.0	+ 1.0 dB, ± 1.6 dB
8 kHz	-1.1	- 1.1 dB, + 2.1 dB \sim -3.1 dB
16 kHz	-8.0	- 6.6 dB, + 3.5 dB \sim - 17.0 dB

Uncertainty : ± 0.1 dB



Calibration Certificate

Certificate No. 701813

Page 3 of 3 Pages

4. Frequency & Time weightings at 1 kHz

4.1 Frequency Weighting (Fast)

UUT Setting	Applied Value (dB)	UUT Reading (dB)	Difference (dB)	IEC 61672 Type 1 Spec.
A	94.0	94.0 (Ref.)	--	± 0.4 dB
C	94.0	94.1	+0.1	
Z	94.0	94.1	+0.1	

4.2 Time Weighting (A-weighted)

UUT Setting	Applied Value (dB)	UUT Reading (dB)	Difference (dB)	IEC 61672 Type 1 Spec.
Fast	94.0	94.0 (Ref.)	--	± 0.3 dB
Slow	94.0	94.0	0.0	
Time-averaging	94.0	94.0	0.0	

Uncertainty : ± 0.1 dB

Remarks : 1. UUT : Unit-Under-Test

2. The uncertainty claimed is for a confidence probability of not less than 95%.

3. Atmospheric Pressure : 1012 hPa.

4. Preamplifier model : NH-25 , S/N : 64644

5. Firmware Version: 1.7

6. Power Supply Check: OK

7. The UUT was adjusted with the laboratory's sound calibrator at the reference sound pressure level before the calibration.

----- END -----



Calibration Certificate

Certificate No. 701812

Page 1 of 3 Pages

Customer : ETS-Testconsult Limited

Address : 8/F., Block B, Veristrong Industrial Centre, 34-36 Au Pui Wan St., Fotan, Hong Kong.

Order No. : Q70792

Date of receipt : 2-Mar-17

Item Tested

Description : Sound Level Meter

Manufacturer : Rion

Model : NL-52

I.D. : ET/EN/003/18

Serial No. : 00264520

Test Conditions

Date of Test : 7-Mar-17

Ambient Temperature : $(23 \pm 3)^{\circ}\text{C}$

Supply Voltage : --

Relative Humidity : $(50 \pm 25) \%$

Test Specifications

Calibration check.

Ref. Document/Procedure: Z01, IEC 61672.

Test Results

All results were within the IEC 61672 Type 1 specification.

The results are shown in the attached page(s).


Main Test equipment used:

Equipment No.	Description	Cert. No.	Traceable to
S017	Multi-Function Generator	C170120	SCL-HKSAR
S240	Sound Level Calibrator	701036	NIM-PRC & SCL-HKSAR

The values given in this Calibration Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environmental changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Hong Kong Calibration Ltd. shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration are traceable to International System of Units (SI), or by reference to a natural constant.
The test results apply to the above Unit-Under-Test only

Calibrated by : 
Kin Wong

Approved by : 
Alan Chu

This Certificate is issued by:

Hong Kong Calibration Ltd.

Unit 8B, 24/F., Well Fung Industrial Centre, No. 58-76, Ta Chuen Ping Street, Kwai Chung, NT, Hong Kong.

Tel: 2425 8801 Fax: 2425 8646

Date: 7-Mar-17



Calibration Certificate

Certificate No. 701812

Page 2 of 3 Pages

Results :

1. Self-generated noise: 15.7 dBA (Mfr's Spec ≤ 17 dBA)

2. Acoustical signal test

UUT Setting				Applied Value (dB)	UUT Reading (dB)
Range (dB)	Frequency Weighting	Time Weighting	Octave Filter		
30-130	A	F	OFF	94.0	94.0
		S	OFF		94.0
	C	F	OFF		94.1
	Z	F	OFF		94.2
	A	F	OFF	114.0	114.0
		S	OFF		114.0
	C	F	OFF		114.0
	Z	F	OFF		114.1

IEC 61672 Type 1 Spec. : ± 1.1 dB

Uncertainty : ± 0.1 dB

3 Electrical signal tests of frequency weightings (A weighting)

Frequency	Attenuation (dB)	IEC 61672 Type 1 Spec.
31.5 Hz	-39.7	- 39.4 dB, ± 2 dB
63 Hz	-26.2	- 26.2 dB, ± 1.5 dB
125 Hz	-16.2	- 16.1 dB, ± 1.5 dB
250 Hz	-8.7	- 8.6 dB, ± 1 dB
500 Hz	-3.2	- 3.2 dB, ± 1.4 dB
1 kHz	0.0 (Ref)	0 dB, ± 1.1 dB
2 kHz	+1.2	+ 1.2 dB, ± 1.6 dB
4 kHz	+1.0	+ 1.0 dB, ± 1.6 dB
8 kHz	-1.1	- 1.1 dB, + 2.1 dB \sim -3.1 dB
16 kHz	-8.0	- 6.6 dB, + 3.5 dB \sim - 17.0 dB

Uncertainty : ± 0.1 dB



Calibration Certificate

Certificate No. 701812

Page 3 of 3 Pages

4. Frequency & Time weightings at 1 kHz

4.1 Frequency Weighting (Fast)

UUT Setting	Applied Value (dB)	UUT Reading (dB)	Difference (dB)	IEC 61672 Type 1 Spec.
A	94.0	94.0 (Ref.)	- -	± 0.4 dB
C	94.	94.1	+0.1	
Z	94.0	94.2	+0.2	

4.2 Time Weighting (A-weighted)

UUT Setting	Applied Value (dB)	UUT Reading (dB)	Difference (dB)	IEC 61672 Type 1 Spec.
Fast	94.0	94.0 (Ref.)	- -	± 0.3 dB
Slow	94.0	94.0	0.0	
Time-averaging	94.0	94.0	0.0	

Uncertainty : ± 0.1 dB

Remarks : 1. UUT : Unit-Under-Test

2. The uncertainty claimed is for a confidence probability of not less than 95%.

3. Atmospheric Pressure : 1012 hPa.

4. Preamplifier model : NH-25 , S/N : 64645

5. Firmware Version: 1.7

6. Power Supply Check: OK

7. The UUT was adjusted with the laboratory's sound calibrator at the reference sound pressure level before the calibration.

----- END -----

Appendix E2

Impact Noise Monitoring Results

Day-time Noise Monitoring

Monitoring Station: NSR1a

Date	Weather	Temperature (°C)	Start Time (hh:mm)	End Time (hh:mm)	Noise Level at NSR1a, dB (A)			Wind Speed (m/s)
					Leq (30min)	L10 (30min)	L90 (30min)	
04/12/17	Fine	21	09:00	09:30	63.7	66.4	64.5	0.3
09/12/17	Fine	25	09:00	09:30	63.1	65.4	60.7	0.2
15/12/17	Fine	19	13:05	13:35	63.9	66.2	61.5	0.2
21/12/17	Fine	15	10:15	10:45	65.0	66.5	49.8	0.2
27/12/17	Fine	16	13:30	14:00	65.2	67.9	63.4	0.2
Min					63.1	65.4	49.8	
Max					65.2	67.9	64.5	
Logarithmic Average for normal weekdays					64.3	66.6	61.9	

Monitoring Station: NSR2a(*)


Date	Weather	Temperature (°C)	Start Time (hh:mm)	End Time (hh:mm)	Noise Level at NSR2a, dB (A)			Wind Speed (m/s)
					Leq (30min)	L10 (30min)	L90 (30min)	
04/12/17	Fine	21	13:11	13:41	67.4	68.9	63.6	0.1
09/12/17	Fine	25	13:30	14:00	64.2	66.9	62.8	0.1
15/12/17	Fine	19	13:45	13:15	65.2	67.9	63.8	0.2
21/12/17	Fine	13	08:59	09:29	72.2	73.6	60.3	0.3
27/12/17	Fine	16	14:30	15:00	64.6	69.7	62.5	0.3
Min					64.2	66.9	60.3	
Max					72.2	73.6	63.8	
Logarithmic Average for normal weekdays					67.9	70.1	62.8	

(*) : 3dB(A) correction was added to the results during the free-field noise measurements


Appendix E3

Graphical Plots of Impact Noise Monitoring Data

Noise Level at NSR1a



Noise Level at NSR2a



Appendix F1

Calibration Certificates for Impact Water Quality Monitoring Equipments



Performance Check of Turbidity Meter

Equipment Ref. No. : ET/0505/014 Manufacturer : HACH
Model No. : 2100Q Serial No. : 13110C029448
Date of Calibration : 18/11/2017 Due Date : 17/01/2018

Theoretical Value of Turbidity Standard (NTU)	Measured Value (NTU)	Difference % *
20	21.0	5.0
100	110	1.0
800	790	-1.3


(*) Difference = (Measured Value – Theoretical Value) / Theoretical Value x 100

Acceptance Criteria

Difference : -5 % to 5 %

The turbidity meter complies * / ~~does not comply~~ * with the specified requirements and is deemed acceptable * / ~~unacceptable~~ * for use. Measurements are traceable to national standards.

Prepared by : 

Checked by : 



Internal Calibration Report of Dissolved Oxygen Meter

Equipment Ref. No. :	ET/EW/008/009	Manufacturer :	YSI
Model No. :	Pro 2030	Serial No. :	16LL100372
Date of Calibration :	14/10/2017	Calibration Due Date :	13/01/2018

Temperature Verification

Ref. No. of Reference Thermometer : ET/0521/023

Ref. No. of Water Bath : ---

		Temperature (°C)		
Reference Thermometer reading	Measured	19.7	Corrected	20.0
DO Meter reading	Measured	19.9	Difference	0.1

Standardization of sodium thiosulphate ($\text{Na}_2\text{S}_2\text{O}_3$) solution

Reagent No. of $\text{Na}_2\text{S}_2\text{O}_3$ titrant	CPE/012/4.5/001/17	Reagent No. of 0.025N $\text{K}_2\text{Cr}_2\text{O}_7$	CPE/012/4.4/002/22
		Trial 1	Trial 2
Initial Vol. of $\text{Na}_2\text{S}_2\text{O}_3$ (ml)		0.00	10.15
Final Vol. of $\text{Na}_2\text{S}_2\text{O}_3$ (ml)		10.15	20.25
Vol. of $\text{Na}_2\text{S}_2\text{O}_3$ used (ml)		10.15	10.10
Normality of $\text{Na}_2\text{S}_2\text{O}_3$ solution (N)		0.02463	0.02475
Average Normality (N) of $\text{Na}_2\text{S}_2\text{O}_3$ solution (N)		0.02469	
Acceptance criteria, Deviation		Less than $\pm 0.001\text{N}$	

Calculation: Normality of $\text{Na}_2\text{S}_2\text{O}_3$, $N = 0.25 / \text{ml } \text{Na}_2\text{S}_2\text{O}_3 \text{ used}$

Linearity Checking

Determination of dissolved oxygen content by Winkler Titration *

Purging Time (min)	2		5		10	
Trial	1	2	1	2	1	2
Initial Vol. of $\text{Na}_2\text{S}_2\text{O}_3$ (ml)	0.00	10.90	21.90	0.00	6.20	10.30
Final Vol. of $\text{Na}_2\text{S}_2\text{O}_3$ (ml)	10.90	21.90	27.90	6.20	10.30	14.50
Vol. (V) of $\text{Na}_2\text{S}_2\text{O}_3$ used (ml)	10.90	11.00	6.00	6.20	4.10	4.20
Dissolved Oxygen (DO), mg/L	7.22	7.29	3.98	4.11	2.72	2.78
Acceptance criteria, Deviation	Less than + 0.3mg/L		Less than + 0.3mg/L		Less than + 0.3mg/L	

Calculation: $\text{DO (mg/L)} = V \times N \times 8000/298$

Purging time, min	DO meter reading, mg/L			Winkler Titration result *, mg/L			Difference (%) of DO Content
	1	2	Average	1	2	Average	
2	7.30	7.29	7.30	7.22	7.29	7.26	0.55
5	4.21	4.24	4.23	3.98	4.11	4.05	4.35
10	2.65	2.65	2.65	2.72	2.78	2.75	3.70
Linear regression coefficient				0.9968			



Internal Calibration Report of Dissolved Oxygen Meter

Zero Point Checking

DO meter reading, mg/L	0.00
------------------------	------

Salinity Checking

Reagent No. of NaCl (10ppt)	CPE/012/4.7/004/11	Reagent No. of NaCl (30ppt)	CPE/012/4.8/004/11
-----------------------------	--------------------	-----------------------------	--------------------

Determination of dissolved oxygen content by Winkler Titration **

Salinity (ppt)	10		30	
Trial	1	2	1	2
Initial Vol. of $\text{Na}_2\text{S}_2\text{O}_3$ (ml)	0.00	10.60	21.30	30.50
Final Vol. of $\text{Na}_2\text{S}_2\text{O}_3$ (ml)	10.60	21.30	30.50	39.60
Vol. (V) of $\text{Na}_2\text{S}_2\text{O}_3$ used (ml)	10.60	10.70	9.20	9.10
Dissolved Oxygen (DO), mg/L	7.03	7.09	6.10	6.03
Acceptance criteria, Deviation	Less than + 0.3mg/L		Less than + 0.3mg/L	

Calculation: $\text{DO (mg/L)} = V \times N \times 8000/298$

Salinity (ppt)	DO meter reading, mg/L			Winkler Titration result**, mg/L			Difference (%) of DO Content
	1	2	Average	1	2	Average	
10	7.08	7.11	7.1	7.03	7.09	7.06	0.56
30	6.12	6.08	6.1	6.10	6.03	6.07	0.49

Acceptance Criteria

- (1) Difference between temperature readings from temperature sensor of DO probe and reference thermometer : $< 0.5^\circ\text{C}$
- (2) Linear regression coefficient : > 0.99
- (3) Zero checking: 0.0mg/L
- (4) Difference (%) of DO content from the meter reading and by winkler titration : within $\pm 5\%$

The equipment complies [#] / ~~does not comply~~ [#] with the specified requirements and is deemed acceptable [#] / unacceptable [#] for use.

[#] Delete as appropriate

Calibrated by

:

Approved by :

Appendix F2

Impact Water Quality Monitoring Results

Impact Water Quality Monitoring

Monitoring Station: R1b


Date	Sampling Duration	Weather Condition	Sampling Level	Turbidity (NTU)			Dissolved Oxygen (DO) (mg/L)			Suspended Solid (SS) (mg/L)		
				1	2	Ave.	1	2	Ave.	1	2	Ave.
02/12/17	08:00-08:05	Fine	Mid-Depth	8.9	8.9	8.9	2.82	2.85	2.84	7.8	8.3	8.1
05/12/17	16:30-16:45	Cloudy	Mid-Depth	8.9	8.9	8.9	2.84	2.87	2.86	5.5	7.7	6.6
07/12/17	11:30-11:45	Cloudy	Mid-Depth	13.4	13.7	13.6	2.54	2.51	2.53	<3.0	<3.0	<3.0
09/12/17	13:00-13:15	Cloudy	Mid-Depth	10.8	11.1	11.0	2.82	2.84	2.83	4.6	7.3	6.0
12/12/17	11:00-11:05	Cloudy	Mid-Depth	11.2	11.3	11.3	2.04	2.08	2.06	6.5	7.4	7.0
14/12/17	10:30-10:40	Fine	Mid-Depth	7.9	7.9	7.9	2.93	2.90	2.92	6.4	3.6	5.0
16/12/17	13:45-13:55	Cloudy	Mid-Depth	8.9	8.9	8.9	2.17	2.15	2.16	<3.0	<3.0	<3.0
19/12/17	10:40-10:45	Fine	Mid-Depth	8.8	8.7	8.8	2.25	2.28	2.27	3.1	<3.0	<3.0
21/12/17	10:10-10:15	Fine	Mid-Depth	10.5	10.4	10.5	2.14	2.18	2.16	9.5	5.7	7.6
23/12/17	13:15-13:30	Cloudy	Mid-Depth	10.4	10.5	10.5	2.79	2.82	2.81	5.3	7.1	6.2
25/12/17	09:00-10:00	Fine	Mid-Depth	4.2	4.1	4.1	3.04	3.06	3.05	5.8	4.1	5.0
28/12/17	12:30-12:45	Cloudy	Mid-Depth	9.2	9.1	9.2	2.66	2.69	2.68	8.7	7.8	8.3
30/12/17	12:15-12:30	Cloudy	Mid-Depth	8.2	8.2	8.2	2.73	2.76	2.75	5.1	5.0	5.1
				Min		4.1	Min		2.04	Min		<3.0
				Max		13.7	Max		3.06	Max		9.5
				Average		9.3	Average		2.61	Average		5.1

(*) 300ml sample was used for Suspended Solids analysis. Practical Quantitation Limit of Suspended Solids reported less than 3.0 mg/L. The results reported as <3.0 would be counted as zero for average measurement.


Appendix F3

Graphical Plots of Impact Water Quality Monitoring Data


Impact Turbidity Result



Impact DO Result



Impact Suspended Solid (SS) Result



Appendix G

Weather Condition

Daily Extract of Meteorological Observations, December 2017 – Wetland Park

Day	Mean Pressure (hPa)	Air Temperature			Mean Dew Point (deg. C)	Mean Relative Humidity (%)	Total Rainfall (mm)	Prevailing Wind Direction (degrees)	Mean Wind Speed (km/h)
		Absolute Daily Max (deg. C)	Mean (deg. C)	Absolute Daily Min (deg. C)					
01	1019.1	24.6	21.4	19.0	13.9	63	0.0	060	8.7
02	1019.3	24.8	19.6	16.4	13.0	67	0.0	040	5.7
03	1017.9	24.4	19.7	17.1	14.5	73	0.0	060	4.7
04	1018.6	24.6	19.7	16.0	13.1	68	0.0	060	4.5
05	1020.4	21.6	18.1	15.4	11.0	63	0.0	050	7.7
06	1018.6	23.8	18.1	14.7	12.5	72	0.0	070	3.6
07	1018.4	23.3	17.9	14.5	12.9	75	0.0	050	3.1
08	1021.8	20.8	17.1	14.5	4.4	46	0.0	020	8.0
09	1020.1	19.6	14.6	10.5	3.0	48	0.0	030	5.8
10	1018.5	22.1	16.3	10.4	9.1	66	0.0	290	2.7
11	1018.6	23.4	18.6	15.2	6.5	47	0.0	040	5.1
12	1018.5	21.5	18.3	16.3	9.7	60	0.0	060	5.0
13	1017.8	20.6	18.8	17.8	13.7	73	0.0	070	8.5
14	1018.1	22.5	20.0	18.1	14.7	72	0.0	070	6.3
15	1019.3	22.4	19.8	18.3	14.9	74	0.0	070	7.0
16	1024.5	18.3	14.5	11.3	8.0	65	0.0	360	10.5
17	1027.5	14.0	11.4	9.3	3.5	59	0.0	010	10.3
18	1026.4	17.0	11.6	7.0	1.3	50	0.0	360	6.2
19	1026.6	17.5	13.1	8.2	-2.5	35	0.0	350	7.5
20	1028.0	19.9	14.7	11.1	-2.9	31	0.0	020	8.4
21	1025.9	20.3	14.6	10.9	0.3	43	0.0	050	6.3
22	1021.2	22.0	16.4	12.1	7.8	60	0.0	060	4.3
23	1017.6	22.3	18.4	13.8	13.5	74	0.0	330	2.3
24	1018.6	25.6	19.5	13.7	10.5	61	0.0	360	4.3
25	1020.2	22.4	17.4	14.7	2.8	41	0.0	040	6.4
26	1020.9	24.6	17.8	13.4	9.8	63	0.0	060	4.5
27	1021.2	22.6	17.9	13.3	11.8	70	0.0	070	4.6
28	1020.8	21.6#	18.7	16.2#	13.0	70	0.0	070	3.9
29	1021.2	26.0	19.7	16.5	13.4	68	0.0	050	4.6
30	1021.8	24.7	20.0	15.7	13.1	66	0.0	060	6.5
31	1022.0	22.6	17.5	13.7	7.5	53	0.0	030	8.0

data incomplete

Rainfall measured in increment of 0.5 mm. Amount of < 0.5 mm cannot be detected

Appendix H

Environmental Site Inspection Checklist

**Environmental Site Inspection Checklist – San Wai****Inspection Date:**01 December 2017**Inspected By:**Ivy Lo**Time:**14:00**Weather Condition:**Fine**Participants:**Patrick Leung, Teddy Yuen, TY Lo, Johnny So, Cherry Ye

1	Permits/Licenses	N/A	Yes	No	Remarks
1.1	Are Environmental Permit, license/ other permit displayed at major site exit and vehicle access?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
1.2	Are Construction Noise Permits available for inspection?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
1.3	Is wastewater discharge license available for inspection?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
1.4	Are trip tickets for chemical waste and construction waste disposal available for inspection?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
1.5	Are relevant license/permits for disposal of construction waste or excavated materials available for inspection?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
2	Air Quality	N/A	Yes	No	Remarks
2.1	Is open burning avoided?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
2.2	Are speed controlled at 10 km/h on unpaved site areas?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
2.3	Are plant and equipment well maintained (i.e. without black smoke from powered plant)?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
2.4	Observed dust source(s): <input type="checkbox"/> Wind erosion <input type="checkbox"/> Vehicle/ Equipment Movements <input type="checkbox"/> Loading/ unloading of materials <input checked="" type="checkbox"/> Others: <u>Not observed</u>				
2.5	Are the work sites wetted with water twice a day?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
2.6	After removal of boulders, poles, pillars or temporary or permanent structures, are the entire surface sprayed with water or a dust suppression chemical immediately?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
2.7	Is the area involved demolished items covered entirely by impervious sheeting or placed in an area sheltered on the top and the 3 sides within a day of demolition?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
2.8	Are wheel washing facilities with high pressure water jet provided at all site exits if practicable?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
2.9	Are the areas of washing facilities and the road section between the washing facilities and the exit point paved with concrete, bituminous materials or hardcores?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
2.10	Are hoarding \geq 2.4m tall provided beside roads or area with public access?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
2.11	Are main haul road paved with concrete, bituminous materials, hardcores or metal plates, and kept clear of dusty materials; or sprayed with water or a dust suppression chemical?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
2.12	Are construction site that is within 30m of a discernible or designated vehicle entrance or exit kept clear of dusty materials?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
2.13	Are all vehicles and plant cleaned before they leave the construction site?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
2.14	Are loaded dump trucks covered by impervious sheeting appropriately	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	



	before leaving the site?				
2.15	Are working areas of any excavation or earth moving operation sprayed with water or a dusty suppression chemical immediately?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
2.16	Is exposed earth properly treated by compaction, turfing, hydroseeding, vegetation planting or sealing with latex, vinyl, bitumen, concrete or other suitable surface stabilizer within 6 months after the last construction activity?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2.17	Are stockpile of dusty material covered entirely by impervious sheeting; placed in an area sheltered on the top and the 3 sides; or sprayed with water or dust suppression chemical?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2.18	Are unpaved areas / designated roads watered regularly to avoid dust generation?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
2.19	Are dusty materials covered entirely by impervious sheeting or sprayed with water?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
2.20	Is every stock of more than 20 bags of cement or dry pulverized fuel ash (PFA) covered entirely by impervious sheeting or placed in an area sheltered on the top and 3 sides?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
2.21	Are the approval or exempted NRMM labels painted or securely fixed on site machines or vehicles and displayed at a conspicuous position according to the Air Pollution Control (Non-road Mobile Machinery) (Emission) Regulation?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	

3	Noise	N/A	Yes	No	Remarks
3.1	Are idle plant/equipments turned off or throttled down?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
3.2	Are silenced equipments or quiet plants utilized?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
3.3	Are the silencers or mufflers properly fitted on construction equipments and maintained regularly?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
3.4	Is temporary hoarding installed located on the site boundaries between noisy construction activities and NSRs?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
3.5	Are noise barriers (typically density @14kg/m ²) acoustic mat or full enclosure close to noise plants including air compressor, generators and saw etc. provided to protect NSRs?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
3.6	Do air compressors have valid noise labels?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
3.7	Are compressor operated with doors closed?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
3.8	QPME used with valid noise labels?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
3.9	Are construction activities planned so that parallel operation of several sets of equipment close to a given receiver is avoided?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
3.10	Major noise source(s): <input type="checkbox"/> Traffic <input checked="" type="checkbox"/> Construction activities inside of site <input type="checkbox"/> Construction activities outside of site <input type="checkbox"/> Others:				

4	Water Quality	N/A	Yes	No	Remarks
	<u>Construction Activities</u>				
4.1	Before a rainstorm, are exposed stockpiles covered with tarpaulin or impervious sheets?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.2	Are stockpiles of materials placed in the locations away from the drainage channel?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	



4.3	Are site drainage systems and treatment facilities provided to minimize the water pollution?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
4.4	Is the treated effluent quality met the requirements specified in the discharge license?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
4.5	Is the sewage generated from toilets collected using a temporary storage system?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.6	Are sewage effluent and discharges from on-site kitchen facilities directed to public foul sewers or collected in a temporary storage tank if connection to public foul sewers is not feasible?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
4.7	Is a licensed waste collector employed to clean the chemical toilets and temporary storage tank on a regular basis?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.8	Is the storm drainage directed to storm drains via adequately designed sand/ silt removal facilities e.g. sand traps, silt traps and sediment basins?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
4.9	Are measures taken to prevent the washout of construction materials, soil, silt or debris into any drainage system?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
4.10	Are manholes adequately covered and temporarily sealed so as to prevent silt, construction materials or debris from getting into the drainage system, and prevent storm run-off getting into foul sewers?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.11	Is a wheel washing bay provided at every site exit?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
4.12	Is the wheel wash overflow directed to silt removal facilities before being discharged to the storm drain?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
4.13	Is the section of construction road between the wheel washing bay and the public road surfaced with crushed stone or coarse gravel?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
4.14	Does the surface runoff from bunded areas pass through oil/grease traps prior to discharge to the storm water system?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
4.15	Are sedimentation tanks or package treatment systems provided to treat the large amount of sediment-laden wastewater generated from wheel washing, site runoff and construction works?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	

5	Waste / Chemical Management	N/A	Yes	No	Remarks
	<u>General Waste</u>				
5.1	Are sufficient waste disposal points provided?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
5.2	Is waste disposed regularly?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
5.3	Is the general waste generated on-site stored in enclosed bins or compaction units separately from the construction and chemical wastes?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
5.4	Are separated labeled containers/ areas provided for facilitating recycling and waste segregation?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
	<u>Construction Waste</u>				
5.5	Are the temporary stockpiles maintained regularly?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
5.6	Are the C&D materials sorted and recycled on-site?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
5.7	Are the public fill and C&D waste segregated and stored in different containers or skips to enhance reuse or recycling of materials and their proper disposal?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
5.8	Is the segregation and storage of C&D wastes undertaken in designated area?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	



5.9	Are waste storage area properly cleaned and do not cause windblown litter and dust nuisance?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
5.10	Are surplus inert C&D materials only consist of earth, building debris and broken rock and concrete and free from marine mud, household refuse, plastic, metals, industrial and chemical waste, animal and vegetable matter, and other material considered unsuitable by the public filling supervisor?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
<u>Chemical / Fuel Storage Area</u>					
5.11	Are the fuel tanks and chemical storage areas provided with locks and sited on sealed areas?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
5.12	Are the storage areas labeled and separated (if needed)?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
5.13	Do the storage areas have adequate ventilation and be covered to prevent rainfall entering?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
5.14	Are the containers used for the storage of chemical wastes suitable for the substance that are holding, resist to corrosion, maintained in a good condition, and securely closed?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
5.15	Are proper measures to control oil spillage during maintenance or to control other chemicals spillage? (e.g. provide drip trays)	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	Item 1
<u>Chemical Waste / Waste Oil</u>					
5.16	Is chemical waste or waste oil stored and labeled in English and Chinese properly in designated area?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
5.17	Are chemicals and waste oil collected and stored for recycling or proper disposal?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
<u>Records</u>					
5.18	Is a licensed waste hauler used for waste collection?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
5.19	Are the records of quantities of wastes generated, recycled and disposed properly kept?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
5.20	For the demolition material/ waste, is the number of loads for each day recorded as appropriate?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
6	Landscape and Visual Impacts	N/A	Yes	No	Remarks
6.1	Is the work site confined within site boundaries?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
6.2	Is damage to surrounding areas avoided?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
7	Environmental Complaint	N/A	Yes	No	Remarks
7.1	Number of Environmental Complaint received from dd/mm/yyyy to dd/mm/yyyy?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
8	General Housekeeping	N/A	Yes	No	Remarks
8.1	Are potential stagnant pools cleared and mosquito breeding prevented?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
8.2	Are the defined boundaries of working areas identified to prevent loss of vegetation?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
9	Others	N/A	Yes	No	Remarks
9.1	Are the portable toilets maintained in a state, which will not deter the workers from utilizing these portable toilets?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	



Follow up actions for pervious Site Audit: N/A

Observations

1. Chemical containers without drip tray have observed.

Corrective Actions – Mitigation Measures Implemented or Proposed (if any):

1. The contractor should provide the drip tray for the chemical containers

Signature:

ET's representative

Name: Ivy Lo

Date: 1/12/2017

Signature:

Contractor's representative

Name:

Date:

Signature:

ET Leader

Name: C. L. Lau

Date: 2/12/2017


Signature:

SO's representative

Name:

Date:

Summary of the Weekly Environmental Site Inspection

Item	Details of observations	Follow Up Action	Photo Ref.	Further Action Required (Yes/No)	Proposed Follow up Date
1	 <p>Chemical containers without drip tray were observed.</p>	To provide drip tray for the chemical containers	171201_001	Yes	06/12/2017

Environmental Site Inspection Checklist – San Wai

Inspection Date: 6-12-17 Inspected By: Frankie Tung
 Time: 9:00 Weather Condition: Fine
 Participants: Patrick Leung, Teddy Yuen, TY Lon, Johnny So, Cherry Ye

1	Permits/Licenses	N/A	Yes	No	Remarks
1.1	Are Environmental Permit, license/ other permit displayed at major site exit and vehicle access?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
1.2	Are Construction Noise Permits available for inspection?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
1.3	Is wastewater discharge license available for inspection?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
1.4	Are trip tickets for chemical waste and construction waste disposal available for inspection?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
1.5	Are relevant license/permits for disposal of construction waste or excavated materials available for inspection?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
2	Air Quality	N/A	Yes	No	Remarks
2.1	Is open burning avoided?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
2.2	Are speed controlled at 10 km/h on unpaved site areas?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
2.3	Are plant and equipment well maintained (i.e. without black smoke from powered plant)?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
2.4	Observed dust source(s): <input type="checkbox"/> Wind erosion <input type="checkbox"/> Vehicle/ Equipment Movements <input type="checkbox"/> Loading/ unloading of materials <input checked="" type="checkbox"/> Others: <u>Not observed</u>				
2.5	Are the work sites wetted with water twice a day?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
2.6	After removal of boulders, poles, pillars or temporary or permanent structures, are the entire surface sprayed with water or a dust suppression chemical immediately?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
2.7	Is the area involved demolished items covered entirely by impervious sheeting or placed in an area sheltered on the top and the 3 sides within a day of demolition?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
2.8	Are wheel washing facilities with high pressure water jet provided at all site exits if practicable?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
2.9	Are the areas of washing facilities and the road section between the washing facilities and the exit point paved with concrete, bituminous materials or hardcores?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
2.10	Are hoarding $\geq 2.4\text{m}$ tall provided beside roads or area with public access?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
2.11	Are main haul road paved with concrete, bituminous materials, hardcores or metal plates, and kept clear of dusty materials; or sprayed with water or a dust suppression chemical?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
2.12	Are construction site that is within 30m of a discernible or designated vehicle entrance or exit kept clear of dusty materials?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
2.13	Are all vehicles and plant cleaned before they leave the construction site?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
2.14	Are loaded dump trucks covered by impervious sheeting appropriately	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	



	before leaving the site?		<input checked="" type="checkbox"/>	<input type="checkbox"/>	
2.15	Are working areas of any excavation or earth moving operation sprayed with water or a dusty suppression chemical immediately?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
2.16	Is exposed earth properly treated by compaction, turfing, hydroseeding, vegetation planting or sealing with latex, vinyl, bitumen, concrete or other suitable surface stabilizer within 6 months after the last construction activity?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2.17	Are stockpile of dusty material covered entirely by impervious sheeting; placed in an area sheltered on the top and the 3 sides; or sprayed with water or dust suppression chemical?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2.18	Are unpaved areas / designated roads watered regularly to avoid dust generation?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
2.19	Are dusty materials covered entirely by impervious sheeting or sprayed with water?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
2.20	Is every stock of more than 20 bags of cement or dry pulverized fuel ash (PFA) covered entirely by impervious sheeting or placed in an area sheltered on the top and 3 sides?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
2.21	Are the approval or exempted NRMM labels painted or securely fixed on site machines or vehicles and displayed at a conspicuous position according to the Air Pollution Control (Non-road Mobile Machinery) (Emission) Regulation?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	

3	Noise	N/A	Yes	No	Remarks
3.1	Are idle plant/equipments turned off or throttled down?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
3.2	Are silenced equipments or quiet plants utilized?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
3.3	Are the silencers or mufflers properly fitted on construction equipments and maintained regularly?	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
3.4	Is temporary hoarding installed located on the site boundaries between noisy construction activities and NSRs?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
3.5	Are noise barriers (typically density @14kg/m ²) acoustic mat or full enclosure close to noise plants including air compressor, generators and saw etc. provided to protect NSRs?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
3.6	Do air compressors have valid noise labels?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
3.7	Are compressor operated with doors closed?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
3.8	QPME used with valid noise labels?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
3.9	Are construction activities planned so that parallel operation of several sets of equipment close to a given receiver is avoided?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
3.10	Major noise source(s):				
	<input type="checkbox"/> Traffic				
	<input checked="" type="checkbox"/> Construction activities inside of site				
	<input type="checkbox"/> Construction activities outside of site				
	<input type="checkbox"/> Others:				

4	Water Quality	N/A	Yes	No	Remarks
	<u>Construction Activities</u>				
4.1	Before a rainstorm, are exposed stockpiles covered with tarpaulin or impervious sheets?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.2	Are stockpiles of materials placed in the locations away from the drainage channel?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	



4.3	Are site drainage systems and treatment facilities provided to minimize the water pollution?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
4.4	Is the treated effluent quality met the requirements specified in the discharge license?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
4.5	Is the sewage generated from toilets collected using a temporary storage system?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.6	Are sewage effluent and discharges from on-site kitchen facilities directed to public foul sewers or collected in a temporary storage tank if connection to public foul sewers is not feasible?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
4.7	Is a licensed waste collector employed to clean the chemical toilets and temporary storage tank on a regular basis?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.8	Is the storm drainage directed to storm drains via adequately designed sand/ silt removal facilities e.g. sand traps, silt traps and sediment basins?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
4.9	Are measures taken to prevent the washout of construction materials, soil, silt or debris into any drainage system?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
4.10	Are manholes adequately covered and temporarily sealed so as to prevent silt, construction materials or debris from getting into the drainage system, and prevent storm run-off getting into foul sewers?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.11	Is a wheel washing bay provided at every site exit?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
4.12	Is the wheel wash overflow directed to silt removal facilities before being discharged to the storm drain?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
4.13	Is the section of construction road between the wheel washing bay and the public road surfaced with crushed stone or coarse gravel?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
4.14	Does the surface runoff from bunded areas pass through oil/grease traps prior to discharge to the storm water system?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
4.15	Are sedimentation tanks or package treatment systems provided to treat the large amount of sediment-laden wastewater generated from wheel washing, site runoff and construction works?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	

5	Waste / Chemical Management	N/A	Yes	No	Remarks
	<u>General Waste</u>				
5.1	Are sufficient waste disposal points provided?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
5.2	Is waste disposed regularly?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
5.3	Is the general waste generated on-site stored in enclosed bins or compaction units separately from the construction and chemical wastes?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
5.4	Are separated labeled containers/ areas provided for facilitating recycling and waste segregation?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
	<u>Construction Waste</u>				
5.5	Are the temporary stockpiles maintained regularly?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
5.6	Are the C&D materials sorted and recycled on-site?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
5.7	Are the public fill and C&D waste segregated and stored in different containers or skips to enhance reuse or recycling of materials and their proper disposal?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
5.8	Is the segregation and storage of C&D wastes undertaken in designated area?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	



5.9	Are waste storage area properly cleaned and do not cause windblown litter and dust nuisance?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
5.10	Are surplus inert C&D materials only consist of earth, building debris and broken rock and concrete and free from marine mud, household refuse, plastic, metals, industrial and chemical waste, animal and vegetable matter, and other material considered unsuitable by the public filling supervisor?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
<u>Chemical / Fuel Storage Area</u>					
5.11	Are the fuel tanks and chemical storage areas provided with locks and sited on sealed areas?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
5.12	Are the storage areas labeled and separated (if needed)?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
5.13	Do the storage areas have adequate ventilation and be covered to prevent rainfall entering?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
5.14	Are the containers used for the storage of chemical wastes suitable for the substance that are holding, resist to corrosion, maintained in a good condition, and securely closed?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
5.15	Are proper measures to control oil spillage during maintenance or to control other chemicals spillage? (e.g. provide drip trays)	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
<u>Chemical Waste / Waste Oil</u>					
5.16	Is chemical waste or waste oil stored and labeled in English and Chinese properly in designated area?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
5.17	Are chemicals and waste oil collected and stored for recycling or proper disposal?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
<u>Records</u>					
5.18	Is a licensed waste hauler used for waste collection?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
5.19	Are the records of quantities of wastes generated, recycled and disposed properly kept?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
5.20	For the demolition material/ waste, is the number of loads for each day recorded as appropriate?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
6	Landscape and Visual Impacts	N/A	Yes	No	Remarks
6.1	Is the work site confined within site boundaries?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
6.2	Is damage to surrounding areas avoided?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
7	Environmental Complaint	N/A	Yes	No	Remarks
7.1	Number of Environmental Complaint received from dd/mm/yyyy to dd/mm/yyyy?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
8	General Housekeeping	N/A	Yes	No	Remarks
8.1	Are potential stagnant pools cleared and mosquito breeding prevented?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
8.2	Are the defined boundaries of working areas identified to prevent loss of vegetation?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
9	Others	N/A	Yes	No	Remarks
9.1	Are the portable toilets maintained in a state, which will not deter the workers from utilizing these portable toilets?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	




Follow up actions for pervious Site Audit: Follow up action to item on 1-12-17, ²all item was improved.

Observations Not observation was recorded on this site inspection.

Corrective Actions – Mitigation Measures Implemented or Proposed (if any): N/A


Signature:
ET's representative


Name: Frankie Tang
Date: 6/12/17

Signature:
ET Leader

Name:
Date:


Signature:
Contractor's representative


Name: Cherry Ye
Date: 6/12/17

Signature:
SO's representative

Name:
Date:

Summary of the Weekly Environmental Site Inspection

Item	Details of observations	Follow Up Action	Photo Ref.	Further Action Required (Yes/No)	Proposed Follow up Date
--	 <p>Follow up action to Item 1 on 01/12/2017, chemical containers were removed.</p>	--	171206_001	No	--



Environmental Site Inspection Checklist – San Wai

Inspection Date: 15-12-17 Inspected By: Frankie Tung
Time: 7:00 Weather Condition: Fine
Participants: Patrick Leung, Teddy Yuen, TK Lam, Cheng Ye, & Johnny So

		N/A	Yes	No	Remarks
1	Permits/Licenses				
1.1	Are Environmental Permit, license/ other permit displayed at major site exit and vehicle access?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
1.2	Are Construction Noise Permits available for inspection?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
1.3	Is wastewater discharge license available for inspection?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
1.4	Are trip tickets for chemical waste and construction waste disposal available for inspection?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
1.5	Are relevant license/permits for disposal of construction waste or excavated materials available for inspection?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
2	Air Quality				
2.1	Is open burning avoided?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
2.2	Are speed controlled at 10 km/h on unpaved site areas?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
2.3	Are plant and equipment well maintained (i.e. without black smoke from powered plant)?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
2.4	Observed dust source(s): <input type="checkbox"/> Wind erosion <input type="checkbox"/> Vehicle/ Equipment Movements <input type="checkbox"/> Loading/ unloading of materials <input checked="" type="checkbox"/> Others: <u>Not observed</u>				
2.5	Are the work sites wetted with water twice a day?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
2.6	After removal of boulders, poles, pillars or temporary or permanent structures, are the entire surface sprayed with water or a dust suppression chemical immediately?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
2.7	Is the area involved demolished items covered entirely by impervious sheeting or placed in an area sheltered on the top and the 3 sides within a day of demolition?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
2.8	Are wheel washing facilities with high pressure water jet provided at all site exits if practicable?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
2.9	Are the areas of washing facilities and the road section between the washing facilities and the exit point paved with concrete, bituminous materials or hardcores?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
2.10	Are hoarding \geq 2.4m tall provided beside roads or area with public access?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
2.11	Are main haul road paved with concrete, bituminous materials, hardcores or metal plates, and kept clear of dusty materials; or sprayed with water or a dust suppression chemical?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
2.12	Are construction site that is within 30m of a discernible or designated vehicle entrance or exit kept clear of dusty materials?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
2.13	Are all vehicles and plant cleaned before they leave the construction site?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
2.14	Are loaded dump trucks covered by impervious sheeting appropriately	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	



before leaving the site?

- | | | | | | |
|------|--|-------------------------------------|-------------------------------------|--------------------------|-------|
| 2.15 | Are working areas of any excavation or earth moving operation sprayed with water or a dusty suppression chemical immediately? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____ |
| 2.16 | Is exposed earth properly treated by compaction, turfing, hydroseeding, vegetation planting or sealing with latex, vinyl, bitumen, concrete or other suitable surface stabilizer within 6 months after the last construction activity? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | _____ |
| 2.17 | Are stockpile of dusty material covered entirely by impervious sheeting; placed in an area sheltered on the top and the 3 sides; or sprayed with water or dust suppression chemical? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | _____ |
| 2.18 | Are unpaved areas / designated roads watered regularly to avoid dust generation? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____ |
| 2.19 | Are dusty materials covered entirely by impervious sheeting or sprayed with water? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | _____ |
| 2.20 | Is every stock of more than 20 bags of cement or dry pulverized fuel ash (PFA) covered entirely by impervious sheeting or placed in an area sheltered on the top and 3 sides? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | _____ |
| 2.21 | Are the approval or exempted NRMM labels painted or securely fixed on site machines or vehicles and displayed at a conspicuous position according to the Air Pollution Control (Non-road Mobile Machinery) (Emission) Regulation? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____ |

3 Noise

- | | | N/A | Yes | No | Remarks |
|------|---|--|-------------------------------------|--------------------------|---------|
| 3.1 | Are idle plant/equipments turned off or throttled down? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____ |
| 3.2 | Are silenced equipments or quiet plants utilized? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____ |
| 3.3 | Are the silencers or mufflers properly fitted on construction equipments and maintained regularly? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____ |
| 3.4 | Is temporary hoarding installed located on the site boundaries between noisy construction activities and NSRs? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | _____ |
| 3.5 | Are noise barriers (typically density @14kg/m ²) acoustic mat or full enclosure close to noise plants including air compressor, generators and saw etc. provided to protect NSRs? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____ |
| 3.6 | Do air compressors have valid noise labels? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | _____ |
| 3.7 | Are compressor operated with doors closed? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | _____ |
| 3.8 | QPME used with valid noise labels? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | _____ |
| 3.9 | Are construction activities planned so that parallel operation of several sets of equipment close to a given receiver is avoided? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | _____ |
| 3.10 | Major noise source(s): | <input type="checkbox"/> Traffic
<input checked="" type="checkbox"/> Construction activities inside of site
<input type="checkbox"/> Construction activities outside of site
<input type="checkbox"/> Others: _____ | | | |

4 Water Quality

- | | | N/A | Yes | No | Remarks |
|--------------------------------|---|-------------------------------------|--------------------------|--------------------------|---------|
| <u>Construction Activities</u> | | | | | |
| 4.1 | Before a rainstorm, are exposed stockpiles covered with tarpaulin or impervious sheets? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | _____ |
| 4.2 | Are stockpiles of materials placed in the locations away from the drainage channel? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | _____ |



4.3	Are site drainage systems and treatment facilities provided to minimize the water pollution?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
4.4	Is the treated effluent quality met the requirements specified in the discharge license?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
4.5	Is the sewage generated from toilets collected using a temporary storage system?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.6	Are sewage effluent and discharges from on-site kitchen facilities directed to public foul sewers or collected in a temporary storage tank if connection to public foul sewers is not feasible?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.7	Is a licensed waste collector employed to clean the chemical toilets and temporary storage tank on a regular basis?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.8	Is the storm drainage directed to storm drains via adequately designed sand/ silt removal facilities e.g. sand traps, silt traps and sediment basins?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
4.9	Are measures taken to prevent the washout of construction materials, soil, silt or debris into any drainage system?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
4.10	Are manholes adequately covered and temporarily sealed so as to prevent silt, construction materials or debris from getting into the drainage system, and prevent storm run-off getting into foul sewers?	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
4.11	Is a wheel washing bay provided at every site exit?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
4.12	Is the wheel wash overflow directed to silt removal facilities before being discharged to the storm drain?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
4.13	Is the section of construction road between the wheel washing bay and the public road surfaced with crushed stone or coarse gravel?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
4.14	Does the surface runoff from bunded areas pass through oil/grease traps prior to discharge to the storm water system?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.15	Are sedimentation tanks or package treatment systems provided to treat the large amount of sediment-laden wastewater generated from wheel washing, site runoff and construction works?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	

5	Waste / Chemical Management	N/A	Yes	No	Remarks
	General Waste				
5.1	Are sufficient waste disposal points provided?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
5.2	Is waste disposed regularly?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
5.3	Is the general waste generated on-site stored in enclosed bins or compaction units separately from the construction and chemical wastes?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
5.4	Are separated labeled containers/ areas provided for facilitating recycling and waste segregation?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
	Construction Waste				
5.5	Are the temporary stockpiles maintained regularly?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
5.6	Are the C&D materials sorted and recycled on-site?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
5.7	Are the public fill and C&D waste segregated and stored in different containers or skips to enhance reuse or recycling of materials and their proper disposal?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
5.8	Is the segregation and storage of C&D wastes undertaken in designated area?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	



5.9	Are waste storage area properly cleaned and do not cause windblown litter and dust nuisance?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
5.10	Are surplus insert C&D materials only consist of earth, building debris and broken rock and concrete and free from marine mud, household refuse, plastic, metals, industrial and chemical waste, animal and vegetable matter, and other material considered unsuitable by the public filling supervisor?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
<u>Chemical / Fuel Storage Area</u>					
5.11	Are the fuel tanks and chemical storage areas provided with locks and sited on sealed areas?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
5.12	Are the storage areas labeled and separated (if needed)?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
5.13	Do the storage areas have adequate ventilation and be covered to prevent rainfall entering?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
5.14	Are the containers used for the storage of chemical wastes suitable for the substance that are holding, resist to corrosion, maintained in a good condition, and securely closed?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
5.15	Are proper measures to control oil spillage during maintenance or to control other chemicals spillage? (e.g. provide drip trays)	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
<u>Chemical Waste / Waste Oil</u>					
5.16	Is chemical waste or waste oil stored and labeled in English and Chinese properly in designated area?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
5.17	Are chemicals and waste oil collected and stored for recycling or proper disposal?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
<u>Records</u>					
5.18	Is a licensed waste hauler used for waste collection?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
5.19	Are the records of quantities of wastes generated, recycled and disposed properly kept?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
5.20	For the demolition material/ waste, is the number of loads for each day recorded as appropriate?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
6	Landscape and Visual Impacts	N/A	Yes	No	Remarks
6.1	Is the work site confined within site boundaries?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
6.2	Is damage to surrounding areas avoided?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
7	Environmental Complaint	N/A	Yes	No	Remarks
7.1	Number of Environmental Complaint received from dd/mm/yyyy to dd/mm/yyyy?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
8	General Housekeeping	N/A	Yes	No	Remarks
8.1	Are potential stagnant pools cleared and mosquito breeding prevented?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
8.2	Are the defined boundaries of working areas identified to prevent loss of vegetation?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
9	Others	N/A	Yes	No	Remarks
9.1	Are the portable toilets maintained in a state, which will not deter the workers from utilizing these portable toilets?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	



Follow up actions for pervious Site Audit: N/A

Observations

~~No observation~~ 2

No observation was recorded on this site inspection

Corrective Actions – Mitigation Measures Implemented or Proposed (if any): N/A

Signature:

ET's representative

Name: Fmkc Tung

Date: 15.12.17

Signature:

Contractor's representative

Name:

Date:

Signature:

ET Leader

Name: C. L. Lan

Date: 16.12.17

Signature:

SO's representative

Name:

Date:


Environmental Site Inspection Checklist – San Wai

Inspection Date: 21 Dec 12 Inspected By: Frankie Tung
 Time: at 16:00 Weather Condition: Fine
 Participants: Patrick Leung, Terry Tam, TY Lam, Johnny So

1	Permits/Licenses	N/A	Yes	No	Remarks
1.1	Are Environmental Permit, license/ other permit displayed at major site exit and vehicle access?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
1.2	Are Construction Noise Permits available for inspection?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
1.3	Is wastewater discharge license available for inspection?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
1.4	Are trip tickets for chemical waste and construction waste disposal available for inspection?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
1.5	Are relevant license/permits for disposal of construction waste or excavated materials available for inspection?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
2	Air Quality	N/A	Yes	No	Remarks
2.1	Is open burning avoided?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
2.2	Are speed controlled at 10 km/h on unpaved site areas?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
2.3	Are plant and equipment well maintained (i.e. without black smoke from powered plant)?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
2.4	Observed dust source(s): <input type="checkbox"/> Wind erosion <input type="checkbox"/> Vehicle/ Equipment Movements <input type="checkbox"/> Loading/ unloading of materials <input checked="" type="checkbox"/> Others: <u>Not observed</u>				
2.5	Are the work sites wetted with water twice a day?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
2.6	After removal of boulders, poles, pillars or temporary or permanent structures, are the entire surface sprayed with water or a dust suppression chemical immediately?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
2.7	Is the area involved demolished items covered entirely by impervious sheeting or placed in an area sheltered on the top and the 3 sides within a day of demolition?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
2.8	Are wheel washing facilities with high pressure water jet provided at all site exits if practicable?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
2.9	Are the areas of washing facilities and the road section between the washing facilities and the exit point paved with concrete, bituminous materials or hardcores?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
2.10	Are hoarding $\geq 2.4\text{m}$ tall provided beside roads or area with public access?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
2.11	Are main haul road paved with concrete, bituminous materials, hardcores or metal plates, and kept clear of dusty materials; or sprayed with water or a dust suppression chemical?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
2.12	Are construction site that is within 30m of a discernible or designated vehicle entrance or exit kept clear of dusty materials?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
2.13	Are all vehicles and plant cleaned before they leave the construction site?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
2.14	Are loaded dump trucks covered by impervious sheeting appropriately	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	



	before leaving the site?				
2.15	Are working areas of any excavation or earth moving operation sprayed with water or a dusty suppression chemical immediately?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
2.16	Is exposed earth properly treated by compaction, turfing, hydroseeding, vegetation planting or sealing with latex, vinyl, bitumen, concrete or other suitable surface stabilizer within 6 months after the last construction activity?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2.17	Are stockpile of dusty material covered entirely by impervious sheeting; placed in an area sheltered on the top and the 3 sides; or sprayed with water or dust suppression chemical?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2.18	Are unpaved areas / designated roads watered regularly to avoid dust generation?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
2.19	Are dusty materials covered entirely by impervious sheeting or sprayed with water?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2.20	Is every stock of more than 20 bags of cement or dry pulverized fuel ash (PFA) covered entirely by impervious sheeting or placed in an area sheltered on the top and 3 sides?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2.21	Are the approval or exempted NRMM labels painted or securely fixed on site machines or vehicles and displayed at a conspicuous position according to the Air Pollution Control (Non-road Mobile Machinery) (Emission) Regulation?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	

3	Noise	N/A	Yes	No	Remarks
3.1	Are idle plant/equipments turned off or throttled down?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
3.2	Are silenced equipments or quiet plants utilized?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
3.3	Are the silencers or mufflers properly fitted on construction equipments and maintained regularly?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
3.4	Is temporary hoarding installed located on the site boundaries between noisy construction activities and NSRs?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
3.5	Are noise barriers (typically density @14kg/m ²) acoustic mat or full enclosure close to noise plants including air compressor, generators and saw etc. provided to protect NSRs?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
3.6	Do air compressors have valid noise labels?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
3.7	Are compressor operated with doors closed?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
3.8	QPME used with valid noise labels?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
3.9	Are construction activities planned so that parallel operation of several sets of equipment close to a given receiver is avoided?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
3.10	Major noise source(s): <input type="checkbox"/> Traffic <input checked="" type="checkbox"/> Construction activities inside of site <input type="checkbox"/> Construction activities outside of site <input type="checkbox"/> Others:				

4	Water Quality	N/A	Yes	No	Remarks
	<u>Construction Activities</u>				
4.1	Before a rainstorm, are exposed stockpiles covered with tarpaulin or impervious sheets?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.2	Are stockpiles of materials placed in the locations away from the drainage channel?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	



4.3	Are site drainage systems and treatment facilities provided to minimize the water pollution?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
4.4	Is the treated effluent quality met the requirements specified in the discharge license?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
4.5	Is the sewage generated from toilets collected using a temporary storage system?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.6	Are sewage effluent and discharges from on-site kitchen facilities directed to public foul sewers or collected in a temporary storage tank if connection to public foul sewers is not feasible?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.7	Is a licensed waste collector employed to clean the chemical toilets and temporary storage tank on a regular basis?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.8	Is the storm drainage directed to storm drains via adequately designed sand/ silt removal facilities e.g. sand traps, silt traps and sediment basins?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
4.9	Are measures taken to prevent the washout of construction materials, soil, silt or debris into any drainage system?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
4.10	Are manholes adequately covered and temporarily sealed so as to prevent silt, construction materials or debris from getting into the drainage system, and prevent storm run-off getting into foul sewers?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.11	Is a wheel washing bay provided at every site exit?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
4.12	Is the wheel wash overflow directed to silt removal facilities before being discharged to the storm drain?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
4.13	Is the section of construction road between the wheel washing bay and the public road surfaced with crushed stone or coarse gravel?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
4.14	Does the surface runoff from bunded areas pass through oil/grease traps prior to discharge to the storm water system?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.15	Are sedimentation tanks or package treatment systems provided to treat the large amount of sediment-laden wastewater generated from wheel washing, site runoff and construction works?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
5	Waste / Chemical Management	N/A	Yes	No	Remarks
	<u>General Waste</u>				
5.1	Are sufficient waste disposal points provided?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
5.2	Is waste disposed regularly?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
5.3	Is the general waste generated on-site stored in enclosed bins or compaction units separately from the construction and chemical wastes?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
5.4	Are separated labeled containers/ areas provided for facilitating recycling and waste segregation?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
	<u>Construction Waste</u>				
5.5	Are the temporary stockpiles maintained regularly?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
5.6	Are the C&D materials sorted and recycled on-site?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
5.7	Are the public fill and C&D waste segregated and stored in different containers or skips to enhance reuse or recycling of materials and their proper disposal?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
5.8	Is the segregation and storage of C&D wastes undertaken in designated area?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	



5.9	Are waste storage area properly cleaned and do not cause windblown litter and dust nuisance?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
5.10	Are surplus inert C&D materials only consist of earth, building debris and broken rock and concrete and free from marine mud, household refuse, plastic, metals, industrial and chemical waste, animal and vegetable matter, and other material considered unsuitable by the public filling supervisor?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
<u>Chemical / Fuel Storage Area</u>					
5.11	Are the fuel tanks and chemical storage areas provided with locks and sited on sealed areas?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
5.12	Are the storage areas labeled and separated (if needed)?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
5.13	Do the storage areas have adequate ventilation and be covered to prevent rainfall entering?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
5.14	Are the containers used for the storage of chemical wastes suitable for the substance that are holding, resist to corrosion, maintained in a good condition, and securely closed?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
5.15	Are proper measures to control oil spillage during maintenance or to control other chemicals spillage? (e.g. provide drip trays)	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
<u>Chemical Waste / Waste Oil</u>					
5.16	Is chemical waste or waste oil stored and labeled in English and Chinese properly in designated area?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
5.17	Are chemicals and waste oil collected and stored for recycling or proper disposal?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
<u>Records</u>					
5.18	Is a licensed waste hauler used for waste collection?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
5.19	Are the records of quantities of wastes generated, recycled and disposed properly kept?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
5.20	For the demolition material/ waste, is the number of loads for each day recorded as appropriate?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
6	Landscape and Visual Impacts	N/A	Yes	No	Remarks
6.1	Is the work site confined within site boundaries?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
6.2	Is damage to surrounding areas avoided?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
7	Environmental Complaint	N/A	Yes	No	Remarks
7.1	Number of Environmental Complaint received from dd/mm/yyyy to dd/mm/yyyy?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
8	General Housekeeping	N/A	Yes	No	Remarks
8.1	Are potential stagnant pools cleared and mosquito breeding prevented?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
8.2	Are the defined boundaries of working areas identified to prevent loss of vegetation?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
9	Others	N/A	Yes	No	Remarks
9.1	Are the portable toilets maintained in a state, which will not deter the workers from utilizing these portable toilets?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	



Follow up actions for pervious Site Audit: N/A

Observations No observation was recorded on this site inspection

Corrective Actions – Mitigation Measures Implemented or Proposed (if any): N/A

Signature:

ET's representative

Name: Frankie Tung

Date: 21.12.17

Signature:

Contractor's representative

Name:

Date:

Signature:

ET Leader

Name: C. H. Lan

Date: 22.12.17

Signature:

SO's representative

Name:

Date:



Environmental Site Inspection Checklist – San Wai

Inspection Date: 29 December 2017 Inspected By: Ivy Lo
Time: 14:30 Weather Condition: Sunny
Participants: Patrick Lenny, TY Lau, Johnny So, Jack Wong

1	Permits/Licenses	N/A	Yes	No	Remarks
1.1	Are Environmental Permit, license/ other permit displayed at major site exit and vehicle access?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
1.2	Are Construction Noise Permits available for inspection?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
1.3	Is wastewater discharge license available for inspection?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
1.4	Are trip tickets for chemical waste and construction waste disposal available for inspection?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
1.5	Are relevant license/permits for disposal of construction waste or excavated materials available for inspection?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
2	Air Quality	N/A	Yes	No	Remarks
2.1	Is open burning avoided?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
2.2	Are speed controlled at 10 km/h on unpaved site areas?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
2.3	Are plant and equipment well maintained (i.e. without black smoke from powered plant)?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
2.4	Observed dust source(s): <input type="checkbox"/> Wind erosion <input type="checkbox"/> Vehicle/ Equipment Movements <input type="checkbox"/> Loading/ unloading of materials <input checked="" type="checkbox"/> Others: <u>Not observed</u>				
2.5	Are the work sites wetted with water twice a day?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
2.6	After removal of boulders, poles, pillars or temporary or permanent structures, are the entire surface sprayed with water or a dust suppression chemical immediately?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
2.7	Is the area involved demolished items covered entirely by impervious sheeting or placed in an area sheltered on the top and the 3 sides within a day of demolition?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
2.8	Are wheel washing facilities with high pressure water jet provided at all site exits if practicable?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
2.9	Are the areas of washing facilities and the road section between the washing facilities and the exit point paved with concrete, bituminous materials or hardcores?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
2.10	Are hoarding \geq 2.4m tall provided beside roads or area with public access?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
2.11	Are main haul road paved with concrete, bituminous materials, hardcores or metal plates, and kept clear of dusty materials: or sprayed with water or a dust suppression chemical?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
2.12	Are construction site that is within 30m of a discernible or designated vehicle entrance or exit kept clear of dusty materials?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
2.13	Are all vehicles and plant cleaned before they leave the construction site?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
2.14	Are loaded dump trucks covered by impervious sheeting appropriately	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	



	before leaving the site?				
2.15	Are working areas of any excavation or earth moving operation sprayed with water or a dusty suppression chemical immediately?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
2.16	Is exposed earth properly treated by compaction, turfing, hydroseeding, vegetation planting or sealing with latex, vinyl, bitumen, concrete or other suitable surface stabilizer within 6 months after the last construction activity?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2.17	Are stockpile of dusty material covered entirely by impervious sheeting; placed in an area sheltered on the top and the 3 sides; or sprayed with water or dust suppression chemical?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2.18	Are unpaved areas / designated roads watered regularly to avoid dust generation?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
2.19	Are dusty materials covered entirely by impervious sheeting or sprayed with water?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
2.20	Is every stock of more than 20 bags of cement or dry pulverized fuel ash (PFA) covered entirely by impervious sheeting or placed in an area sheltered on the top and 3 sides?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2.21	Are the approval or exempted NRMM labels painted or securely fixed on site machines or vehicles and displayed at a conspicuous position according to the Air Pollution Control (Non-road Mobile Machinery) (Emission) Regulation?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	

3	Noise	N/A	Yes	No	Remarks
3.1	Are idle plant/equipments turned off or throttled down?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
3.2	Are silenced equipments or quiet plants utilized?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
3.3	Are the silencers or mufflers properly fitted on construction equipments and maintained regularly?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
3.4	Is temporary hoarding installed located on the site boundaries between noisy construction activities and NSRs?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
3.5	Are noise barriers (typically density @14kg/m ²) acoustic mat or full enclosure close to noise plants including air compressor, generators and saw etc. provided to protect NSRs?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
3.6	Do air compressors have valid noise labels?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
3.7	Are compressor operated with doors closed?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
3.8	QPME used with valid noise labels?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
3.9	Are construction activities planned so that parallel operation of several sets of equipment close to a given receiver is avoided?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
3.10	Major noise source(s): <input type="checkbox"/> Traffic <input checked="" type="checkbox"/> Construction activities inside of site <input type="checkbox"/> Construction activities outside of site <input type="checkbox"/> Others:				

4	Water Quality	N/A	Yes	No	Remarks
	<u>Construction Activities</u>				
4.1	Before a rainstorm, are exposed stockpiles covered with tarpaulin or impervious sheets?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.2	Are stockpiles of materials placed in the locations away from the drainage channel?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	



4.3	Are site drainage systems and treatment facilities provided to minimize the water pollution?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
4.4	Is the treated effluent quality met the requirements specified in the discharge license?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
4.5	Is the sewage generated from toilets collected using a temporary storage system?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.6	Are sewage effluent and discharges from on-site kitchen facilities directed to public foul sewers or collected in a temporary storage tank if connection to public foul sewers is not feasible?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.7	Is a licensed waste collector employed to clean the chemical toilets and temporary storage tank on a regular basis?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
4.8	Is the storm drainage directed to storm drains via adequately designed sand/ silt removal facilities e.g. sand traps, silt traps and sediment basins?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
4.9	Are measures taken to prevent the washout of construction materials, soil, silt or debris into any drainage system?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
4.10	Are manholes adequately covered and temporarily sealed so as to prevent silt, construction materials or debris from getting into the drainage system, and prevent storm run-off getting into foul sewers?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
4.11	Is a wheel washing bay provided at every site exit?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
4.12	Is the wheel wash overflow directed to silt removal facilities before being discharged to the storm drain?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
4.13	Is the section of construction road between the wheel washing bay and the public road surfaced with crushed stone or coarse gravel?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
4.14	Does the surface runoff from bunded areas pass through oil/grease traps prior to discharge to the storm water system?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.15	Are sedimentation tanks or package treatment systems provided to treat the large amount of sediment-laden wastewater generated from wheel washing, site runoff and construction works?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	

5	Waste / Chemical Management	N/A	Yes	No	Remarks
	General Waste				
5.1	Are sufficient waste disposal points provided?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
5.2	Is waste disposed regularly?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
5.3	Is the general waste generated on-site stored in enclosed bins or compaction units separately from the construction and chemical wastes?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
5.4	Are separated labeled containers/ areas provided for facilitating recycling and waste segregation?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
	Construction Waste				
5.5	Are the temporary stockpiles maintained regularly?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
5.6	Are the C&D materials sorted and recycled on-site?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
5.7	Are the public fill and C&D waste segregated and stored in different containers or skips to enhance reuse or recycling of materials and their proper disposal?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
5.8	Is the segregation and storage of C&D wastes undertaken in designated area?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	



5.9	Are waste storage area properly cleaned and do not cause windblown litter and dust nuisance?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
5.10	Are surplus insert C&D materials only consist of earth, building debris and broken rock and concrete and free from marine mud, household refuse, plastic, metals, industrial and chemical waste, animal and vegetable matter, and other material considered unsuitable by the public filling supervisor?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
<u>Chemical / Fuel Storage Area</u>					
5.11	Are the fuel tanks and chemical storage areas provided with locks and sited on sealed areas?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
5.12	Are the storage areas labeled and separated (if needed)?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
5.13	Do the storage areas have adequate ventilation and be covered to prevent rainfall entering?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
5.14	Are the containers used for the storage of chemical wastes suitable for the substance that are holding, resist to corrosion, maintained in a good condition, and securely closed?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
5.15	Are proper measures to control oil spillage during maintenance or to control other chemicals spillage? (e.g. provide drip trays)	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	Item 1
<u>Chemical Waste / Waste Oil</u>					
5.16	Is chemical waste or waste oil stored and labeled in English and Chinese properly in designated area?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
5.17	Are chemicals and waste oil collected and stored for recycling or proper disposal?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
<u>Records</u>					
5.18	Is a licensed waste hauler used for waste collection?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
5.19	Are the records of quantities of wastes generated, recycled and disposed properly kept?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
5.20	For the demolition material/ waste, is the number of loads for each day recorded as appropriate?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
6	Landscape and Visual Impacts	N/A	Yes	No	Remarks
6.1	Is the work site confined within site boundaries?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
6.2	Is damage to surrounding areas avoided?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
7	Environmental Complaint	N/A	Yes	No	Remarks
7.1	Number of Environmental Complaint received from dd/mm/yyyy to dd/mm/yyyy?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
8	General Housekeeping	N/A	Yes	No	Remarks
8.1	Are potential stagnant pools cleared and mosquito breeding prevented?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
8.2	Are the defined boundaries of working areas identified to prevent loss of vegetation?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
9	Others	N/A	Yes	No	Remarks
9.1	Are the portable toilets maintained in a state, which will not deter the workers from utilizing these portable toilets?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	



Follow up actions for pervious Site Audit: N/A.

Observations 1. Oil stain was observed at Portion CEPT.

Reminder 1 - The contractor was remind to provide appropriate NPM on the air compressor

Corrective Actions – Mitigation Measures Implemented or Proposed (if any):

1. The contractor should clear the oil stain properly

Signature:
ET's representative

Name: Ivy Lo

Date: 29/12/2017

Signature:
Contractor's representative

Name:

Date:

Signature:
ET Leader

Name: C. L. Lau


Date: 30/12/2017

Signature:
SO's representative

Name:

Date:

Summary of the Weekly Environmental Site Inspection

Item	Details of observations	Follow Up Action	Photo Ref.	Further Action Required (Yes/No)	Proposed Follow up Date
1	 <p>Oil stain was observed at Portion CEPT.</p>	To clear the oil stain properly	171229_001	Yes	05/01/2018

Appendix I

Waste Flow Table

DSD Contract: DC/2013/10
Design, Build and Operate
San Wai Sewage Treatment Works Phase 1



ATAL-Degremont-China Harbour Joint Venture

Name of Department: DSD

Year: 2017

Project: Design, Build and Operate San Wai Sewage Treatment Works - Phase 1

Contract No.: DC/2013/10

Waste Flow Table

Month	Actual Quantities of Inert C&D Materials Generated Monthly						Actual Quantities of C&D Wastes Generated Monthly				
	Total Quantity Generated	Broken Broken Concrete (see Note ³)	Reused in the Contract (see Note ⁵)	Reused in other Projects	Disposed as Public Fill (see Note ⁴)	Imported Fill	Metals	Paper/ cardboard packaging	Plastics (see Note ²)	Chemical Waste	Others, e.g. general refuse
	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000 kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000 kg)
Jan	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	19.480
Feb	0.005	0.000	0.000	0.000	0.005	0.000	0.000	0.000	0.000	0.000	6.830
Mar	0.000	0.000	0.000	0.000	0.000	1.074	0.000	0.000	0.000	0.000	5.830
Apr	0.248	0.000	0.000	0.000	0.248	0.000	0.000	0.000	0.000	0.000	23.350
May	1.762	0.000	0.000	0.000	1.762	0.000	0.000	0.000	0.000	0.000	1.540
Jun	2.628	0.000	0.000	0.000	2.628	0.030	0.000	0.095	0.000	0.000	12.300
Jul	1.142	0.000	0.000	0.000	1.142	0.066	0.000	0.000	0.000	0.000	4.560
Aug	3.619	0.000	0.050	0.000	3.569	0.000	0.001	0.155	0.000	0.000	29.930
Sep	4.136	0.000	0.094	0.000	4.043	0.098	0.000	0.000	0.000	0.000	8.710
Oct	1.818	0.000	0.000	0.000	1.818	0.000	0.007	0.110	0.002	0.000	5.410
Nov	5.787	0.000	0.000	0.000	5.787	0.000	0.002	0.148	0.001	0.000	11.970
Dec	10.528	0.000	0.000	0.000	10.528	0.000	0.000	0.000	0.000	0.000	12.330
Total	31.672	0.000	0.144	0.000	31.528	1.268	0.010	0.508	0.003	0.000	142.240

- Notes:
- (1) The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the Site.
 - (2) Plastics refer to plastic bottles/ containers, plastic sheets/ foam from packaging materials.
 - (3) Broken concrete for recycling into aggregates.
 - (4) Assumption: The densities of subbase, Rockfill, Soil, Mix Rock and Soil, Reclaimed Asphalt Pave, Slurry are 2.0 ton/m³; the densities of Building debris is 2.1 ton/m³; the densities of Broken Concrete is 2.4 ton/m³.
 - (5) About 100 ton public fill materials were reused for the founding material of temporary access road in August 2017. About 187.5 ton on-site excavated materials were reused for founding materials of temporary ground supporting for the Pile Load Test in September 2017.

Appendix J

Environmental Licenses and Permits

Item No.	Nature of Permit / License / Notification	Permit / License /Notification No.	Date of Issue / Effective of Permit / License	Date of Expiry of Permit / License	Remark (Validity for reporting period only)
1	Environmental Permit	EP-464/2013	18/10/2013	NA	Valid
2	Billing Account for Disposal of Construction Waste	7025330	07/07/2016	NA	Valid
3	Form NA notification (for APCO)	405489	26/07/2016	25/09/2020	Valid
4	Chemical Waste Producer Registration (for Site)	5218-511-A2823-01	23/01/2017	NA	Valid
5	Wastewater Discharge Licence (for WPCO)	WT00026754-2017	28/04/2017	31/01/2022	Valid
6	Construction Noise Permit (for Site)	GW-RN0811-17	16/12/2017	12/06/2018	Valid
7	Construction Noise Permit (for pilling works)	PP-RN0053-17	02/01/2018	30/06/2018	Valid

Appendix K

Implementation Schedule for Environmental Mitigation Measures (EMIS)

Environmental Mitigation Measures	Location	Implementation Status			
		Implemented	Partially implemented	Not implemented	Not Applicable
Air Quality					
<ul style="list-style-type: none">The working area for the uprooting of trees, shrubs, or vegetation or for the removal of boulders, poles, pillars or temporary or permanent structures should be sprayed with water or a dust suppression chemical immediately before, during and immediately after the operation so as to maintain the entire surface wet;	Site Area	√			
<ul style="list-style-type: none">All demolished items (including trees, shrubs, vegetation, boulders, poles, pillars, structures, debris, rubbish and other items arising from site clearance) that may dislodge dust particles should be covered entirely by impervious sheeting or placed in an area sheltered on the top and the 3 sides within a day of demolition;	Site Area	√			
<ul style="list-style-type: none">Vehicle washing facilities including a high pressure water jet should be provided at every discernible or designated vehicle exit point;	Site Entrance	√			
<ul style="list-style-type: none">The area where vehicle washing takes place and the section of the road between the washing facilities and the exit point should be paved with concrete, bituminous materials or hardcores;	Site Exit	√			
<ul style="list-style-type: none">Where a site boundary adjoins a road, street, service and or other area accessible to the public, hoarding of not less than 2.4m from ground level should be provided along the entire length of that portion of the site boundary except for a site entrance or exit;	Site Area	√			
<ul style="list-style-type: none">Every main haul road (i.e. any course inside a construction site having a vehicle passing rate of higher than 4 in any 30 minutes) should be paved with concrete, bituminous materials, hardcores or metal plates, and kept clear of dusty materials; or sprayed with water or a dust suppression chemical so as to maintain the entire road surface wet;	Main Haul Road	√			
<ul style="list-style-type: none">The portion of any road leading only to a construction site that is within 30m of a discernible or designated vehicle entrance or exit should be kept clear of dusty materials;	Site Entrance and Exit	√			
<ul style="list-style-type: none">Immediately before leaving a construction site, every vehicle should be washed to remove any dusty materials from its body and wheels;	Site Exit	√			
<ul style="list-style-type: none">Where a vehicle leaving a construction site is carrying a load of dusty materials, the load should be covered entirely by clean impervious sheeting to ensure that the dusty materials do not leak from the vehicle;	--	√			
<ul style="list-style-type: none">The working area of any excavation or earth moving operation should be sprayed with water or a dusty suppression chemical immediately before, during and immediately after the operation so as to maintain the entire surface wet;	Site Area	√			
<ul style="list-style-type: none">Exposed earth shall be properly treated by compaction, turfing, hydroseeding, vegetation planting or sealing with latex, vinyl, bitumen, shotcrete or other suitable	Site Area	√			

surface stabilizer within 6 months after the last construction activity on the construction site or part of the construction site where the exposed earth lies;					
<ul style="list-style-type: none"> Any stockpile of dusty material should be either covered entirely by impervious sheeting; placed in an area sheltered on the top and the 3 sides; or sprayed with water or a dust suppression chemical so as to maintain the entire surface wet. 	Site Area	√			
Noise					
<ul style="list-style-type: none"> Quiet plants should be used in order to reduce the noise impacts to protect the nearby NSRs. 	Site Area	√			
<ul style="list-style-type: none"> Temporary and Movable Noise Barriers should be used in order to reduce the noise impact to the surrounding sensitive receivers 	Site Area	√			
<ul style="list-style-type: none"> Intermittent noisy activities should be scheduled to minimize exposure of nearby NSRs to high levels of construction noise. 	Site Area	√			
<ul style="list-style-type: none"> Idle equipment should be turned off or throttled down. 	Site Area	√			
<ul style="list-style-type: none"> Construction activities should be planned so that parallel operation of several sets of equipment close to a given receiver is avoided 	Site Area	√			
<ul style="list-style-type: none"> Construction plant should be properly maintained and operated. 	Site Area	√			
Water Quality					
<ul style="list-style-type: none"> Exposed stockpiles should be covered with tarpaulin or impervious sheets before a rainstorm occurs; 	Site Area	√			
<ul style="list-style-type: none"> The exposed soil surfaces should also be properly protected to minimize dust emission; 	Site Area	√			
<ul style="list-style-type: none"> The stockpiles of materials should be placed in the locations away from the drainage channel so as to avoid releasing materials into the channel; 	Site Area	√			
<ul style="list-style-type: none"> Wheel washing facilities should be provided at site exits to ensure that earth, mud and debris would not be carried out of the works areas by vehicles; 	Site Exit	√			
<ul style="list-style-type: none"> Provision of site drainage systems and treatment facilities would be required to minimize the water pollution; 	Site Area	√			
<ul style="list-style-type: none"> A discharge license needs to be applied from EPD for discharging effluent from the construction site; 	--	√			
<ul style="list-style-type: none"> The treated effluent quality is required to meet the requirements specified in the discharge license; 	--	√			
<ul style="list-style-type: none"> Provision of chemical toilets is required to collect sewage from workforce. The chemical toilets should be cleaned on a regular basis; 	Chemical Toilet	√			

<ul style="list-style-type: none"> A licensed waste collector should be employed to clean the chemical toilets and temporary storage tank on a regular basis; 	--	√			
<ul style="list-style-type: none"> Illegal disposal of chemicals should be strictly prohibited; 	Site Area	√			
<ul style="list-style-type: none"> Registration as a chemical waste producer is required if chemical wastes are generated and need to be disposed of. The Waste Disposal Ordinance (Cap 354) and its subsidiary regulations in particular the Waste Disposal (Chemical Waste) (General) Regulation should be observed and complied with for control of chemical wastes; 	Site Area	√			
<ul style="list-style-type: none"> Disposal of chemical wastes should be carried out in compliance with the Waste Disposal Ordinance. The Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes published under the Waste Disposal Ordinance should be used as a guideline for handling chemical wastes; 	Site Area	√			
<ul style="list-style-type: none"> The impact from accidental spillage of chemicals can be effectively controlled through good management practices. 	Site Area		√		
Waste Management					
<ul style="list-style-type: none"> Segregation and storage of different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of materials and their proper disposal; 	Site Area	√			
<ul style="list-style-type: none"> To encourage collection of aluminium cans by individual collectors, separate bins should be provided to segregate this waste from other general refuse generated by the workforce; 	Site Area	√			
<ul style="list-style-type: none"> Any unused chemicals or those with remaining functional capacity should be recycled; 	Site Area	√			
<ul style="list-style-type: none"> Prior to disposal of C&D waste, it is recommended that wood, steel and other metals be separated for re-use and/or recycling and inert waste as fill material to minimize the quantity of waste to be disposed of to landfill; 	Site Area	√			
<ul style="list-style-type: none"> Proper storage and site practices to minimize the potential for damage or contamination of construction materials; and 	Site Area		√		
<ul style="list-style-type: none"> Plan and stock construction materials carefully to minimize amount of waste generated and avoid unnecessary generation of waste. 	Site Area	√			

Appendix L

Environmental Site Inspection Schedule



Contract No. DC/2013/10 -
Design, Build and Operate San Wai Sewage Treatment Works – Stage 1
Schedule for Environmental Monitoring and Site Inspection
December 2017

Sun	Mon	Tue	Wed	Thu	Fri	Sat
					1	2
					SI	WQM
3	4 24hr-TSP 1hr-TSP x 3 NM	5 WQM	6 Effluent Sampling SI	7 WQM	8	9 24hr-TSP 1hr-TSP x 3 NM WQM
10	11	12 WQM	13	14 WQM	15 24hr-TSP 1hr-TSP x 3 NM SI	16 WQM
17	18	19 Effluent Sampling WQM	20	21 24hr-TSP 1hr-TSP x 3 NM WQM SI	22	23 WQM
24	25 WQM	26	27 24hr-TSP 1hr-TSP x 3 NM	28 WQM	29 SI	30 WQM
31						



Contract No. DC/2013/10 -
Design, Build and Operate San Wai Sewage Treatment Works – Stage 1
Schedule for Environmental Monitoring and Site Inspection
January 2018

Sun	Mon	Tue	Wed	Thu	Fri	Sat
	1	2 24hr-TSP 1hr-TSP x 3 NM Effluent Sampling WQM	3	4 WQM	5 SI	6 WQM
7	8 24hr-TSP 1hr-TSP x 3 NM	9 WQM	10	11 WQM	12 SI	13 24hr-TSP 1hr-TSP x 3 NM WQM
14	15	16 Effluent Sampling WQM	17	18 WQM	19 24hr-TSP 1hr-TSP x 3 NM SI	20 WQM
21	22	23 WQM	24	25 24hr-TSP 1hr-TSP x 3 NM WQM	26 SI	27 WQM
28	29	30 Effluent Sampling WQM	31 24hr-TSP 1hr-TSP x 3 NM			

Appendix M

Laboratory Report for Discharge Water



東業德勤測試顧問有限公司 ETS-TESTCONSULT LTD.™

8/F Block B,
Veristrong Industrial Centre,
34-36 Au Pui Wan Street,
Fo Tan, Hong Kong

T: +852 2695 8318
F: +852 2695 3944
E: etl@ets-testconsult.com
W: www.ets-testconsult.com

TEST REPORT

Environmental Testing of Water & Wastewater

Report No. : ENA77197
Date of issue : 09 December 2017
Page No. : 1 of 1

Information provided by Customer

Customer name : ATAL - Degremont - China Harbour Joint Venture
Customer address : 19/F China Harbour Building, 370-374 King's Road, North Point, Hong Kong
Sample Source : Contract No. DC/2013/10 - Design, Build and Operate San Wai Sewage Treatment Works - Stage 1
Sample Type : Wastewater
Date of sampling : 06 December 2017
Sample Description : The sample was collected by the Customer.
The sample was stored in 1L plastic bottle (for pH) and
500ml plastic bottle (for Chemical Oxygen Demand). The sample was chilled when received.
Sample for Chemical Oxygen Demand was preserved by adding conc H₂SO₄ to pH<2.

Laboratory information

Date Received : 07 December 2017

Result

Customer Sample ID	Lab Ref No	Test	Method Used	Result	Date Tested
P6	W40337 (01)	pH	In house method TPE/003/W	7.1 (at 25°C)	07 December 2017
		Total Suspended Solids	In house method TPE/006/W	3 mg/L *	07 December 2017
	W40337 (03)	Chemical Oxygen Demand	In house method TPE/002/W	<10 mgO ₂ /L	07 to 08 December 2017

Remark (if any) : (*) 300ml sample was used for Total Suspended Solids analysis. PQL of Total Suspended Solids reported less than 3 mg/L.

Approved Signatory :

LAU, Chi Leung



東業德勤測試顧問有限公司 ETS-TESTCONSULT LTD.™

8/F Block B,
Veristrong Industrial Centre,
34-36 Au Pui Wan Street,
Fo Tan, Hong Kong

T: +852 2695 8318
F: +852 2695 3944
E: eti@ets-testconsult.com
W: www.ets-testconsult.com

TEST REPORT

Environmental Testing of Water & Wastewater

Report No. : ENA77198
Date of issue : 09 December 2017
Page No. : 1 of 1

Information provided by Customer

Customer name : ATAL - Degremont - China Harbour Joint Venture
Customer address : 19/F China Harbour Building, 370-374 King's Road, North Point, Hong Kong
Sample Source : Contract No. DC/2013/10 - Design, Build and Operate San Wai Sewage Treatment Works - Stage 1
Sample Type : Wastewater
Date of sampling : 06 December 2017
Sample Description : The sample was collected by the Customer.
The sample was stored in 1L plastic bottle (for pH) and 500ml plastic bottle (for Chemical Oxygen Demand). The sample was chilled when received. Sample for Chemical Oxygen Demand was preserved by adding conc H₂SO₄ to pH<2.

Laboratory information

Date Received : 07 December 2017

Result

Customer Sample ID	Lab Ref No	Test	Method Used	Result	Date Tested
P8	W40337 (02)	pH	In house method TPE/003/W	8.0 (at 25°C)	07 December 2017
		Total Suspended Solids	In house method TPE/006/W	<3 mg/L *	07 December 2017
	W40337 (04)	Chemical Oxygen Demand	In house method TPE/002/W	<10 mgO ₂ /L	07 to 08 December 2017

Remark (if any) : (*) 300ml sample was used for Total Suspended Solids analysis. PQL of Total Suspended Solids reported less than 3 mg/L.

Approved Signatory

LAU, Chi Leung



TEST REPORT

Form E/EN/R/01/Issue 5 (1/2) [05/15]

Environmental Testing of Water & Wastewater

Report No. : ENA77333
Date of issue : 21 December 2017
Page No. : 1 of 1

Information provided by Customer

Customer name : ATAL - Degremont - China Harbour Joint Venture
Customer address : 19/F, China Harbour Building, 370-374 King's Road, North Point, Hong Kong
Sample Source : Contract No. DC/2013/10 - Design, Build and Operate San Wai Sewage Treatment Works - Stage 1
Sample Type : Wastewater
Date of sampling : 19 December 2017
Sample Description : The sample was collected by the Customer.
The sample was stored in 1L plastic bottle (for pH and Total Suspended Solids) and 500ml plastic bottle (for Chemical Oxygen Demand). The sample was chilled when received. Sample for Chemical Oxygen Demand was preserved by adding conc H₂SO₄ to pH<2.

Laboratory information

Date Received : 19 December 2017

Result

Customer Sample ID	Lab Ref No	Test	Method Used	Result	Date Tested
P6 Watersample	W40386 (01)	pH	In house method TPE/003/W	7.8 (at 25°C)	19 December 2017
		Total Suspended Solids	In house method TPE/006/W	<2 mg/L *	20 December 2017
	W40386 (02)	Chemical Oxygen Demand	In house method TPE/002/W	<10 mgO ₂ /L	20 December 2017

Remark (if any) : (*)500ml sample was used for Total Suspended Solids analysis. PQL of Total Suspended Solids reported less than 2 mg/L.

Approved Signatory :

LAU, Chi Leung


TPE/001/W

HKAS has accredited this laboratory (Reg. No. HOKLAS 022) under HOKLAS for specific laboratory activities as listed in the HOKLAS directory of accredited laboratories. This report shall not be reproduced unless with prior written approval from this laboratory.

-END OF REPORT-

Figure 1


Locations of Air Quality and Noise Monitoring Stations



Project: Contract No. DC/2013/10 -Design, Build and Operate San Wai Sewage Treatment Works – Phase 1
Figure 1 Locations of Air Quality and Noise Monitoring Stations

Figure 2

Locations of Water Quality Monitoring Station



Project: Contract No. DC/2013/10 - Design, Build and Operate San Wai Sewage Treatment Works – Phase 1
Figure 2 Locations of Water Quality Monitoring Station