

ADI





Development at Former Marine Police Headquarters, KIL 11161 Tsim Sha Tsui

Environmental Permit No. EP - 184/2004
Landscape Mitigation and Tree Preservation Proposal

RECEIVED

28 JUL 2004

EIAO Register
Office

	Name	Signature	Role	Date
Compiled by	Christopher Foot		Landscape Consultant	26 th July 2004
Checked by	Alison Lee		Landscape Consultant	26 th July 2004
Approved by	Christopher Chung		Landscape Consultant	26 th July 2004
Approved by	Professor C.Y. Jim		Third Party Tree Specialist	26 th July 2004

CONTENTS

- 1.0 Introduction
- 2.0 Background to the Tree Protection and Preservation Team
- 3.0 Preservation and Protection of Existing Trees
- 4.0 Specific Tree Protection and Preservation Measures
- 5.0 Tree Transplanting Proposal
- 6.0 Monitoring of the Health of the Retained Trees
- 7.0 Maintenance of Tree Health during the Construction Period.
- 8.0 Compensatory Planting Proposals
- 9.0 Summary and Conclusions

Tables

- Table 3.0: Trees to be retained within the Proposed Development
- Table 5.0: Trees Identified for Transplantation
- Table 8.0: Proposed Compensatory Planting Species

Appendices

- Appendix I: Project Boundary
- Appendix II: Tree Location and Recommendation Plan
- Appendix III: Construction Sequence
- Appendix IV: Tree Preservation Proposals
- Appendix V: Landscape Master Plan
- Appendix VI: Technical Specification for the Establishment Works
- Appendix VII: Typical Sections showing Tree Protection Measures
- Appendix VIII: Scheme Proposal Drawings abstracted from EPD Project Profile

1.0 Introduction

1.1 This Landscape Mitigation and Tree Preservation Proposal has been prepared for the development at the Former Marine Police Headquarters (FMPHQ), KIL 11161 under the EIAO to fulfil:

- (i) Condition No. 3 imposed under Section 5(12) of the EIAO for permission to apply directly for an Environmental Permit under EIAO; and
- (ii) Condition 2.5 of the Environmental Permit No. EP-184/2004.

1.2 This project is a Designated Project under item Q.1 in Schedule 2 of the EIAO as it involves earthworks and building works partly or wholly in an existing site of cultural heritage. The "Former Marine Police Headquarters Compound" is a declared monument under the Antiquities and Monuments ordinance and is therefore a site of cultural heritage under the EIAO. Therefore this submission is primarily based on the area within the Declared Monument Boundary (DMB) as shown on **Appendix I: Project Boundary** although information concerning the others trees with in the project boundary is also included in order to provide a complete picture of the proposals. Appendix VIII: Scheme Proposal Drawings Abstracted from EPD Project Profile shows the architectural proposals which formed the basis of the EPD Project Profile. These images include the artistic impressions prepared for the Project Profile and are intended to show the character of the proposed landscape.

1.3 The proposal sets out the measures for the preservation and protection of the retained trees, and construction phase and post construction phase monitoring arrangements; and the landscape migration design including the compensatory tree planting proposals; and maintenance proposals for the retained trees and the compensatory tree planting proposals during the operational phase of the project.

2.0 Background of the Tree Protection and Preservation Team

2.1 The project proponent is committed to the retention of a number of significant trees within the redevelopment site in a healthy condition as listed in Table 3.0 Trees to be retained within the project. The persons responsible for their preservation and protection are as follows:

- **ADI Limited – Landscape Consultant**

ADI Limited forms part of the integrated consulting network ADI Group, which is an international landscape architecture, urban design and environmental practice established to bring together design professionals with a common vision from across Asia. With over 80 professional staff in 8 regional offices, ADI Group is able to combine local expertise with international project experience. ADI Group's offices are located in Hong Kong, Shanghai, Singapore, Kuala Lumpur, Manila, Jakarta and San Francisco. The Hong Kong office now has six professionally trained landscape architects including three Registered Landscape Architects (RLA) supported by a team of CAD operators, horticulturists and technicians in addition to administrative staff. ADI Limited is ISO 9001 certified in accordance with HKQAA.

The key members of the team from ADI Limited are as follows:

Christopher Chung, BLArch (Toronto), MLI, MICIArb, ASLA, HKILA, APAP.
Registered Landscape Architect (HK)
Director, ADI Limited

Christopher Chung has practiced as a Landscape Architect for over 16 years. He has strong design skills and undertook the detailed design of Hong Kong Park (Honor Award for Urban Design, The American Institute of Landscape Architects). His experience includes the design of the preservation and protection measures for the large Chinese Banyan at Queensway. Christopher's key responsibility will be in overseeing the design of the hard and soft landscape for the development and as final technical reviewer for landscape related inputs.

Christopher Foot, BA (Hons) LD, BLD, MLI, HKILA (Associate Member)
Chartered Landscape Architect (UK)
Director, ADI Limited

Christopher has twelve years experience in landscape architecture, with nearly five years in Hong Kong. He currently leads ADI's team dedicated to environmental projects. His previous experience includes the LVIA for the KCRC Spur Line, KCRC East Rail Extensions from Hung Hom to TST, NENT and SEKD studies. Prior to coming to Hong Kong he was part of the landscape team winning the Project Awards for the South Wales Millennium Coastal Park, Landscape Institute (UK) Award for Design 2002. Christopher's key responsibility will be to ensure that the recommendations made in the Landscape and Visual Impact section of the Project Profile are implemented. This includes the recommendations made for the preservation and protection of the large trees within the site.

Alison Lee, BA, MLA, HKILA
Registered Landscape Architect (HK)
Director, ADI Limited

Alison Lee has over seven years of landscape design experience in Hong Kong and is very experienced in projects requiring tree protection and preservation. Her current project portfolio includes the District Open Space in Areas 3 & 8 Tsing Yi for ArchSD. Her previous experience includes the ArchSD Conceptual Design and Feasibility Study for Ma On Shan Promenade in Area 90, Ma On Shan, DOS, Ma On Shan 125 LS, Area 100 Shatin and ArchSD Ping Shek Playground. Alison's role in this project will involve the day to day responsibilities for the landscape aspects of the project.

- **Oriental Landscapes Limited – Specialist Landscape Contractor**

The team at Oriental Landscapes Limited has been preserving, protecting and transplanting mature trees in Hong Kong for over 25 years. Oriental has more recently pioneered new methods of transplanting very large trees successfully within construction sites which would otherwise have to be felled. The use of modern technology sound arboricultural techniques and scientific principles to preserve trees on difficult sites combined with a team of qualified managers and technically competent personnel forms the basis of the physical approach to successfully preserving trees.

The key members of the team from Oriental Landscapes Limited will be Mr. Ian Robinson. Mr. Robinson is the Director of Oriental Landscapes, a Member of the Institute of Horticulture and Part-time Assistant Professor with the University of Hong Kong's Master of Landscape Architecture course. Mr. Robinson has over 30 years of Landscape Management experience and has been advising on tree care issues and the management of trees in the urban areas for over 20 years in Hong Kong.

Oriental Landscapes Limited will be the specialist landscape contractor to undertake the preparation works for the existing trees to be retained, and to monitor and maintain tree health during the construction works and during the establishment period following the completion of these works.

- **Professor C.Y. Jim – Third Party Tree Specialist**
BA (First Class Hons), PhD, Cert. Hydrology, MSoilSci, FArborA, FLS, JP
Chair Professor, Department of Geography, The University of Hong Kong, Pokfulam Road, Hong Kong.

In addition to his academic responsibilities Professor C.Y. Jim has been active in the promotion of greening in Hong Kong particularly in respect to the planting of new trees and the protection of existing trees. His core research interests include urban ecology, interfacing with urban forestry and urban greening, urban design and landscape planning, soil science, and environmental impacts of recreation and tourism, with a geographical focus on Hong Kong and south China region. His is also widely published in specialist journals encompassing the full range of his research interests in addition to his authorship of a number of key landscape and tree related books. Professor Jim has also developed an expertise in the practical application of his research through involvement in numerous tree reservation and protection projects.

In his role as Third Party Tree Specialist Professor Jim will review and approve all designs and procedures for the protection and preservation of the existing trees, and provide an additional level of monitoring during the construction and establishment periods.

- **Environmental Team and Environmental Checker**

The duties of the Environmental Team (ET) and Independent Environmental Checker (IEC) with respect to the environmental monitoring and audit requirements during construction are described in detail in the Environmental Monitoring and Audit Manual (EM & A Manual).

All relevant measures recommended in Landscape Mitigation and Tree Preservation Proposal during the construction phase shall be fully and properly implemented on site by the Contractor with the advice of the qualified or registered landscape architect associated with the AR and shall be certified by the ET and verified by the IEC. A photographic record of the completed mitigation for landscape and tree preservation works shall be submitted at monthly intervals by the ET to Contractor and subsequently to the AR/ Permit Holder for submission to the Director of EPD for reference throughout the construction period.

The ET shall place the monitoring reports for landscape mitigation and tree preservation works and the photographic records on the project web page (as described in Condition 6.2 of the EP) maintained by the Permit Holder as part of the monthly EM&A reports for the Project.

All measures recommended in the Landscape Mitigation and Tree Preservation Proposal as approved under Condition 2.5 of the Environmental Permit shall be fully and properly implemented on site and verified by the IEC before the commencement of the operation stage of the project

3.0 Preservation and Protection of Existing Trees

- 3.1 A key consideration driving the design of the successful Tender Scheme was the retention of the significant mature trees to ensure their continued contribution to the landscape character and visual amenity of the development site and its local urban context. Table 3.0 below provides details of the trees identified for retention. **Appendix II: Tree Location and Recommendation Plan** refers.

Table 3.0: Trees to be retained within the Proposed Development

Tree No.	Botanical Name	Chinese Name	Tree Diameter	Height	Spread
T1	<i>Livistona chinensis</i>	蒲葵	0.23m	7.0m	5.0m
T3	<i>Livistona chinensis</i>	蒲葵	0.22m	7.0m	5.0m
T6	<i>Livistona chinensis</i>	蒲葵	0.20m	8.0m	5.0m
T8	<i>Livistona chinensis</i>	蒲葵	0.22m	8.0m	5.0m
T10	<i>Bischofia trifoliata</i>	重陽木	1.10m	18.0m	12.0m
T54	<i>Ficus microcarpa</i>	細葉榕	1.26m	14.0m	18.0m
T65*	<i>Litsea glutinosa</i>	潺槁樹	0.22m	8.0m	5.0m
T66* / T67*	<i>Ficus microcarpa</i>	細葉榕	3.00m	20.0m	20.0m
T96*	<i>Ficus microcarpa</i>	細葉榕	1.20m	20.0m	20.0m
T120*	<i>Celtis sinensis</i>	朴樹	0.30m	12.0m	7.0m
T121*	<i>Celtis sinensis</i>	朴樹	0.70m	12.0m	10.0m
T122*	<i>Celtis sinensis</i>	朴樹	0.50m	8.0m	6.0m
T124*	<i>Ficus microcarpa</i>	細葉榕	0.70m	13.0m	10.0m
T125*	<i>Ficus microcarpa</i>	細葉榕	0.70m	13.0m	4.0m
T126*	<i>Ficus microcarpa</i>	細葉榕	0.70m	12.0m	7.0m
T127*	<i>Ficus microcarpa</i>	細葉榕	0.30m	12.0m	7.0m
T128*	<i>Ficus microcarpa</i>	細葉榕	0.80m	10.0m	8.0m
T129*	<i>Livistona chinensis</i>	蒲葵	0.17m	4.0m	3.0m
T131*	<i>Ficus superba</i>	雀榕	0.50m	12.0m	7.0m
T132*	<i>Celtis sinensis</i>	朴樹	0.26m	8.0m	5.0m
T134*	<i>Ficus variegata</i>	青果榕	0.24m	9.0m	5.0m
TA1*	<i>Ficus microcarpa</i>	細葉榕	0.10m	4.5m	2.5m
TA2*	<i>Morus alba</i>	桑樹	0.18m	9.0m	4.0m

Note: Trees identified with an asterisk are located outside the Declared Monument Boundary. All proposals are subject to the approval of the formal Tree Felling Application submitted on 18th August 2003.

- 3.2 The roots, trunk and canopy of the retained trees will be protected throughout the construction period through the implementation of the measures listed below. **Appendix III: Construction Sequence** shows the key stages in the preservation of the existing large trees taking T96 as an example, in addition to T10 to show the proposed underpinning and T54 for the approach to the piling operations below a relatively low crown. In addition a series sectional drawings, located in the same appendix, show the tree preservation proposals for each of the large retained trees (T10, T54, T65/T66/T67,

T96 and T120/T121/T122) at the completion of the project. The key tree protection and preservation measures are as follows:

- In order to protect the retained trees during the construction works a circular protection zone known as the 'Cordon Area' will be established around the base of the tree equal to the extent of the retained root zone. The Cordon Area is designed to prevent unauthorised access to the tree and to protect the soil and roots therein from disturbance. It will be protected by chain link fencing some 2.5m in height, with padlocked gates. It will be closed to all construction activity apart from the proposed tree preservation works and prevent potentially detrimental activities such as the storage of materials including fuel, the movement of construction vehicles, and the refuelling and washing of equipment occurring within the area of the tree canopy.

The retained trees, particularly the root systems, are also potentially sensitive to runoff and contamination from adjacent construction activity. Therefore measures will be implemented to prevent runoff from adjacent construction activities entering the root zone of the retained trees. The measures include the protection from contamination of pruned root systems from the effects of poured concrete or cement run-off during the pile / caisson construction works. In addition to the measures described above the roots will be protected through the use of waterproof membrane placed between the retained rootball and the proposed casting associated with the concrete caisson.

Appendix VII: Typical Sections Showing Tree Protection Measures shows the proposed measures for each phase of the construction stage of the project including:

- **Stage 1: Prior to the proposed piling operations**
Protection measures include the erection of 2.5m chain fence with lockable gates located outside the proposed root pruning trenches demarcated by the Cordon Area. The metal uprights will be bolted to the existing concrete hard standing and so not encroach on the retained root zone. A protective rim will be formed through the use of a waterproof membrane held in place by a cast in-situ concrete kerb.
- **Stage 2: During piling operations**
Protection measures include the erection of a bamboo scaffold with transparent waterproof membrane weighted down at the base with sand bags to prevent runoff from the piling operation entering the protected root zone. The scaffold structure will not encroach on the preserved root zone.
- **Stage 3: During the site formation contract**
Protection measures include the erection of 2.5m chain fence with lockable gates to prevent unauthorised access located along the alignment of the proposed pipe piles. The uprights will be welded to the top of the pipe piles and so not encroach on the preserved root zone. This will form the new Cordon Area.
- **Stage 4: During the superstructure contract**
Protection measures include the retention of the 2.5m chain fence with lockable gates to prevent unauthorised access located along the alignment of the proposed pipe piles. A waterproof membrane will be fixed to the lower section of the fence, draped over the piles and extending to a depth of 0.5m creating an overlap with the waterproof membrane positioned during the root pruning operations.

- Where possible measures will be taken to ensure that plumes of exhaust fumes, smoke and heated air generated by construction vehicles, machines and equipment will not drift into the Cordon Area.
- Measures will be undertaken to ensure that lifting equipment with cable, pulley gears and haulage will not sail above the Cordon Area.
- The root collar of each tree shall be marked prior to the commencement of works to ensure that the finished soil level after the completion of the works will be the same as the marked collar level.

3.3 The preparation works for the root material will be will be partly compensated for by a limited removal of foliage through careful and selective crown thinning rather than a reduction process. This allows the tree to balance its ability to take in nutrients and moisture with the energy it expends and the water lost through transpiration. The tips of the branches where root-promoting hormones are produced naturally in trees are kept intact so that the trees can continue to send biochemical signals to the roots to generate new fibrous within the rootball. By keeping the bulk of the foliage and by increasing the water supply through a scheduled irrigation programme, the transpiration need of the trees could be met and the photosynthetic rate will not be unduly suppressed. Thus the trees can be continue to maintain their food manufacturing capability at a higher level which is pertinent to counter the effect of root pruning and to supply energy and nutrition to grow the new fibrous roots within the trench and the rootball. Previously many such crown reductions have involved the loss of significant branches thus severely degrading the trees form and amenity value. However current practice involves the removal of only a small amount of the foliage which has a temporary effect similar to a deciduous tree losing its leaves during the autumn and winter. This allows the tree to retain its form and amenity value, and as with the coming of spring the leaves will grow again returning the tree to its former appearance. However some pruning will be required to remove dead, broken and crossed and decayed branches in accordance with good arboricultural practice and public safety considerations. The pruning sites will be treated to prevent infection.

3.4 Demolition works within the Cordon Area for the retained trees will leave the existing hard paved surfaces and building foundations intact until the proposed root pruning operations are commenced. The hard paving in the mean time serves to shield the soil and roots from compaction and contamination. At that time the breaking out of hard paved areas and foundations within the Cordon Area should be undertaken by hand to prevent damage to the existing root structure of the trees identified for retention and transplantation. Exposed roots shall be backfilled as soon as possible to prevent desiccation with a suitable growing medium and the soil thoroughly watered. The backfilling depth shall not exceed the existing ground level using the root collar marking described above as a guide. Where immediate backfilling cannot be undertaken the roots should be covered with wet Hessian cloth to prevent desiccation.

3.5 In terms of the proposed piling required to enclose and protect the retained rootball the operation will utilise pipe piles, a process which involves drilling / boring rather than pile driving, this will protect the existing root ball from vibration which could loosen the soil around the roots or cause mechanical damage to them. In addition the pipe piles will be in sections which will be fitted together during the piling operation reducing their height in relation to the tree canopy thus protecting the crown from damage. The proposed piling will take place beyond the prepared rootball.

3.6 An important concept behind the design of the planting medium for trees T10 and T96 is that in the future the roots will be able to extend into the planting beds upon the surrounding landscape deck. This will be achieved through the removal of the top 1.5m of the pipe piles creating a direct interface between the rootball and the surrounding growing medium. In addition tree T54 will be

connected to the main landscaped area on the proposed deck of the superstructure through the use of a 1.5m deep soil bridge. These proposals allow for the future growth of the roots and hence the trees will continue to grow in size. The ground plane around the base of the tree trunks will be initially be formed by planting beds and then porous materials allowing water to percolate to the roots and gaseous exchange with the soil.

- 3.7 During the construction and operational phases the trees will be monitored to ensure that their continued health. The maintenance operations will include applications of fertiliser to maintain soil fertility and irrigation to maintain soil moisture levels. The proposed monitoring will allow the specialist landscape contractor to fine tune these inputs to ensure an optimum tree health condition.

4.0 Specific Tree Protection and Preservation Measures

4.1 Trees T1, T3, T6 and T8

- 4.1.1 Trees T1, T3, T6 and T8 (*Livistonia chinensis*) located along the southern face of the main heritage structure contribute to the colonial character of the building. It is likely that given the species and their size the existing rootball will not extend beyond a diameter of 2m therefore the retention of the existing bed will be sufficient to preserve the existing root zone. This area has been enclosed with a chain link fence to prevent unauthorised access. During restoration activities to the building façade the trees and the soil bed will be protected using a scaffolding frame covered with translucent waterproof sheeting or membrane. This will prevent both chemical and mechanical damage to the trees during the conservation of the building façade whilst maintaining solar radiation access and gaseous exchange needed for continued photosynthesis and respiration.

- 4.1.2 Following the completion of the construction works the bed containing the retained palm trees will be planted with ground cover plants to enhance the landscape setting of the southern façade of the main heritage building.

4.2 Tree T10

- 4.2.1 Tree T10 (*Bischofia trifoliata*) makes an important contribution to both the visual amenity of the site and the setting of the main heritage building. The location of the proposed X, Y, Z to the north of tree T10 will necessitate the creation of an open area below the trees and therefore its rootball will require underpinning using horizontal piles. However the underpinning proposals will retain the topsoil around the rootball to a depth sufficient to retain the roots and allow for its continued healthy growth. As far as possible the soil around the roots will be kept immobile during the piling operations to prevent any damage to them.

- 4.2.2 Tree T10 is currently growing approximately 1m from the edge of the existing retaining wall lining Kowloon Park Drive and so it is likely that the present pattern of the root spread reflects this situation. Therefore the existing root zone is likely to be asymmetrical with the majority of the roots extending to the west of the trunk. **Appendix IV: Tree Preservation Proposals** provides details of the dimensions of the retained rootball. This species (*Bischofia trifoliata*) is less tolerant to disturbance than the Chinese Banyans (*Ficus microcarpa*) which make the other VITs within the

site. The size of the proposed retained rootball will be equal to the extent of the existing crown and respond to the existing drip line with the final dimension of 12m in diameter and 3m in depth. The proposed temporary removal of foliage will be based on a maximum of 10% of the existing foliage to compensate for the loss of root material. The proposed back filling of the eastern portion of the rootball will be undertaken following the completion of the construction phase of the project. The present shotcrete skin and associated steel mesh will be manually broken and removed, and the exposed soil surface will be scarified before backfilling is conducted.

- 4.2.3 Tree T10 will be the only tree to be underpinned and the process will commence with securing the perimeter of the retained rootball with temporary vertical walls. Pipe piles will be driven vertically to enclose the rootball soil. The area outside the piles will then be excavated on one side to expose the vertical pipe piles. Horizontal pipe piles are then driven into the soil at the level of the rootball bottom. The perimeter and bottom pipe piles are secured with by additional steel members (H-beams) to create a strong and rigid container to hold and protect the soil. The horizontal piles are supported using vertical piles near but outside the retained rootball. The underlying soil is then removed to permit the building of the architectural structure below. The roof plate is built below the rootball with adequate drainage installed. The supporting steel members will then be removed on the completion of the surrounding architectural structure. At this point the top 1.5m of the vertical pipe piles will be removed to create an interface with the surrounding 1.5m depth of planting medium. This will effectively increase the size of the container in which the root system is contained allowing for the future growth of the tree. The area to the east of the trunk formerly shaped to respond the retaining wall lining Kowloon Park Drive will be filled to the level of the root collar allowing for root future growth that hitherto has not been possible.

- 4.2.4 The soil below the tree crown will be covered by a combination of planting bed (open soil) immediately around the base of the trunk and porous paving beyond allowing water percolation and gaseous exchange with the soil. It is recommended where pedestrian circulation and structural considerations allow that this open soil area be equivalent two thirds of the trees original crown size. The rootball of tree T10 will be situated at grade and will appear to be growing in its natural position. The space below the tree in the shade cast by its crown will be utilised for a shaded seating area.

4.3 Tree T54

- 4.3.1 The Chinese Banyan (T54, *Ficus microcarpa*) located in the centre of the site is important in establishing the landscape character of the site. Although screened in many views available to pedestrians at the periphery of the site it is important in determining the visual amenity of the development in internal views particularly those from the main heritage building and in elevated views from the surrounding buildings.

- 4.3.2 This species (*Ficus microcarpa*) is particularly robust and this ability to survive extensive pruning is evident in a number of previous projects throughout Hong Kong.

- 4.3.3 The proposals for the retention of tree T54 will involve the creation of asymmetrical rootball based on the requirements of continued tree health and taking into consideration all of the existing site constraints and the proposals for the future development. These include for example the KCRC KSL reserve which has been fully considered within the design of the tree preservation proposals and so there is no conflict between the two schemes. Another factor determining the size and shape is the maximisation of the open space available for the Grand Piazza. **Appendix IV: Tree Preservation Proposals** provides details of the dimensions of the retained rootball. The design of

the proposed area available for the roots of T54 will incorporate three main elements. The first is the creation of a 9m diameter solid core extending through the existing soil to the existing bedrock below. The second is the creation of a soil bridge extending from the 9m wide solid core west to the proposed landscape deck providing for future root growth. The third is the creation of a cantilevered structure some 3m from the top of the solid core extending the future rootball diameter to 12m. In addition the provision of 1.5m soil depth in the soil bridge will allow for the future growth.

- 4.3.4 There will be a temporary removal of foliage based on a maximum of 10% of the existing foliage to compensate for the loss of root material. The aerial roots hanging vertically from the primary branch to the roof of the existing bungalows situated on the southern side of the tree will be planted into the growing medium at the base of the tree.
- 4.3.5 The base of the tree and the soil bridge will be lined with wooden decking allowing pedestrian access to the trunk and preventing compaction of the soil in the root zone. This area will feature decorative seating allowing visitors to sit in the shade of its crown.
- 4.3.6 The other large retained trees within the site identified for retention (T65/T66/T67, T96, T120/T121/T122, T124 - T129, T131, T132, T134, TA1 and TA2) described below are outside the Declared Monument Boundary.
- 4.4 Trees T65 / T66 / T67**
- 4.4.1 These trees (T65, *Litsea glutinosa* and T66 / T67, *Ficus microcarpa*) are key to the views of the site from the Star Ferry terminal and provide an important green element in views south along Canton Road and west along Salisbury Road. One of the key features of these trees apart from their impressive canopies is the visible root structures growing on the rock outcrop located to the southwest of the site. These will be retained and continue to provide a focal point at the pedestrian level.
- 4.4.2 The preservation of these trees will involve the protection and retention of the visible roots and retaining the rock outcrop to the north and east to provide for the mechanical stability of the tree and provide sufficient growing medium for the tree's continued health. The existing crown diameter of Trees T66 / T67 is approximately 20m with large part of the crown overhanging the junction of Canton and Salisbury Roads. The retained rootball will be approximately 10m by 12m by 12m and triangular in shape responding to the existing landform. The edge of the retained rootball will conform to the existing drip line. **Appendix IV: Tree Preservation Proposals** provides details of the dimensions of the retained rootball. The canopy of Tree T65 falls within the same area as trees T66/T67 and so measures to preserve and protect these trees also apply to T65. The temporary removal of foliage will be a maximum of 10% of the existing foliage to compensate for the loss of root material. It is likely that tree T67 will require some tree surgery including the cutting back of dead and decayed areas of the trunk and main branches. The purpose of this pruning is ensure public safety and maintain tree health. The extent of the pruning will be determined following the completion of the baseline study. For any pruning work which involves the removal of branches (other than branchlets and twigs), DLO consent will be sought prior to the commencement of the operation.
- 4.4.3 At street level a 500mm wide section of the pavement portion within the site boundary of Lot KIL11161 which abuts to the existing root structure of the trees will be carefully removed and the void backfilled with soil. This measure will allow the roots to continue to develop.
- 4.4.4 The existing shotcrete surface and the wire mesh contained therein on the retained section of the

original landform around the base of the trees will be broken up and removed by hand. The area will then be planted with ground cover plants to soften its appearance, and enhance water percolation and gaseous exchange with the soil.

- 4.4.5 These trees are located in a prominent position near the junction of Canton Road and Salisbury Road and so the proposed design of this area will be carefully considered to ensure that the tree retaining structure is visually integrated with the main superstructure. The corner of Canton Road and Salisbury Road will be paved in natural granite to create a distinctive nodal point. This distinctive quality will be enhanced through the use of decorative uplighting to create a nocturnal focal point.
- 4.5 Tree T96**
- 4.5.1 One of the key features of views along Canton Road is tree T96 (*Ficus microcarpa*) with its canopy extending into the space above the road. In views along Canton Road the tree is visually linked to trees T120, T121 and T122 in views north and trees T66 / T67 in views south. The tree also provides a visual balance with tree T10 in views of the decorative southern façade of the main heritage building.
- 4.5.2 Tree T96 is currently growing on the edge of the existing slope lining Canton Road and it is likely that the existing pattern of root spread responds to the site topography. Again the KCRC KSL reserve has been fully considered in the design of the tree preservation proposals and so there is no conflict between the two schemes. In common with tree T10 the retained rootball will be asymmetrical to accommodate the likely extent of the existing root zone and so ensure the continued health of the tree. The proposed rootball of T96 will extend not less than 3m to the west limited by the widening of Canton Road and responding to the existing slope profile. To the north, south and east the rootball will extend some 9m responding to the approximate location of the existing drip line. **Appendix IV: Tree Preservation Proposals** provides details of the dimensions of the retained rootball. The temporary removal of foliage will be a maximum of 10% of the existing foliage will compensate for the loss of root material. The proposed backfilling of the western portion of the retained rootball will be undertaken at completion of the construction phase of the project. As with T67 described above T96 contains some dead, diseased and decayed branches within the tree crown that will be pruned to ensure public safety and continued health of the tree. The extent of this pruning will be determined following the completion of the proposed baseline study. Again DLO approval has been obtained for the required pruning including the removal of branches (other than branchlets and twigs).
- 4.5.3 As with tree T10 the proposed backfilling of the area above the existing slope profile up to the level of the root collar and the proposed removal of the top 1.5m of the pipe piles will allow for the future growth of the tree. The area above the root zone will be covered by a combination of planting bed immediately around the base of the trunk and porous paving beyond allowing water percolation and gaseous exchange with the top soil.
- 4.6 Trees T120, T121 and T122**
- 4.6.1 The trees located in the northwest corner of the site (T120, T121 and T122, all of which are *Celtis sinensis*) play an important role as a group both in the setting for the main heritage structures and in views along Canton Road. These trees are currently growing on the slope lining Canton Road. Due to their proximity these three trees will be treated as one for the purposes of the preservation proposal. Again the reserve for the KCRC KSL has been fully considered in the design of the tree

preservation proposals and so there is no conflict between the two schemes. The preservation of these trees will employ the asymmetrical rootball concept with all of the existing rootball to the north and east being preserved. Whilst the retained rootball to the south will extend approximately 3m and 2m to the west adopting the same principle as that utilised for trees T10 and T96. The existing roots along the southern and western sides will be pruned adopting a similar phased approach to that utilised for trees T10 and T54. **Appendix IV: Tree Preservation Proposals** provides details of the dimensions of the retained rootball. The alignment of the proposed piling will be situated outside of the proposed root pruning trenches indicated on Appendix IV as with the other preserved trees described above.

4.6.2 The temporary removal of foliage will be a maximum of 10% of the existing foliage to compensate for the loss of root material. It is proposed that the lower branches of tree T122 are pruned, as they will be in conflict with the architectural proposals for the Canton Road façade. The wounds will be treated to prevent infection.

4.6.3 The area above the proposed retained rootball will be planted with ground cover plants and shade tolerant shrubs to enhance the setting of the landscape adjacent to the main heritage structures and ensure a porous surface allowing water percolation and gaseous exchange with the soil.

4.7 Trees T124 - T129, T131, T132, T134, TA1 and TA2

4.7.1 The trees lining the northern boundary (T124 - T129, T131, T132, T134, TA1 and TA2, all *Ficus microcarpa* with the exception of T129 – *Livistona chinensis*, T131 – *Ficus superba*, T132 – *Celtis sinensis*, T134 – *Ficus variegata*, and TA2 - *Morus alba*) of the site will all be preserved as part of the proposals. Prior to the implementation of the No. 1 Peking Road Development these trees were growing on the existing retaining wall and so their existing root structure is likely to be concentrated to the south. In recognition of this the area to the south of the trees will be fenced off preventing any disturbance below the existing crowns. In addition no excavations will be undertaken within this area including for instance trenching for utilities. Again the future surface above the retained root zone will be paved with a porous material. As these wall trees are growing near the top of the retaining wall, their roots are likely to have penetrated the soil underneath the concrete paving. It is probable that the weight of the concrete is providing a surcharge that contributes to the stability of the trees. We need to be careful in our attempt to remove or replace the existing concrete paving, which is worn and cracked, to forestall possible toppling of the trees as result of losing their 'counterpoise'.

4.8 Tree TA69

4.8.1 The remaining section of the trunk of Champion Tree, Tree No. 248 *Phoenix dactylifera* identified and recorded by Professor C. Y. Jim [Champion Trees in Urban Hong Kong, Urban Council 1994 – C. Y. Jim] located in the planting bed on the southern side of the main heritage building will be cut to a height of 1m above the existing ground level (for safety reasons) and retained in-situ. A plaque will be installed to record its historical significance.

5.0 Tree Transplanting Proposal

5.1 Based on the Phase 2 Tree Preservation Proposal some 19 trees affected by the building works for the successful Tender Scheme are proposed for transplantation. The trees include species such as *Aleurites moluccana*, *Bischofia trifoliata*, *Celtis sinensis*, *Eucalyptus torelliana*, *Litsea glutinosa* and *Livistona chinensis* that were all assessed as being in good to fair condition. Of these trees 70% are *Livistona chinensis*. Table 5.0 below provides details of the trees identified for retention. **Appendix II: Tree Location and Recommendation Plan** refers.

Table 5.0: Trees Identified for Transplantation

Tree No.	Botanical Name	Chinese Name	Tree Diameter	Height	Spread
T9	<i>Livistona chinensis</i>	蒲葵	0.20m	8.0m	5.0m
T14	<i>Livistona chinensis</i>	蒲葵	0.25m	9.0m	5.0m
T17	<i>Celtis sinensis</i>	朴樹	0.20m	7.0m	5.0m
T32*	<i>Livistona chinensis</i>	蒲葵	0.16m	2.0m	1.0m
T34*	<i>Livistona chinensis</i>	蒲葵	0.24m	6.0m	5.0m
T35*	<i>Livistona chinensis</i>	蒲葵	0.24m	7.0m	5.0m
T55	<i>Eucalyptus torelliana</i>	毛葉安	0.24m	7.0m	5.0m
T73*	<i>Litsea glutinosa</i>	潺槁樹	0.33m	9.0m	6.0m
T75*	<i>Livistona chinensis</i>	蒲葵	0.19m	7.0m	4.0m
T79*	<i>Livistona chinensis</i>	蒲葵	0.22m	9.0m	4.0m
T80*	<i>Livistona chinensis</i>	蒲葵	0.21m	9.0m	4.0m
T98*	<i>Livistona chinensis</i>	蒲葵	0.23m	4.0m	3.0m
T99*	<i>Livistona chinensis</i>	蒲葵	0.17m	6.0m	6.0m
T100*	<i>Livistona chinensis</i>	蒲葵	0.15m	3.0m	2.0m
T102*	<i>Livistona chinensis</i>	蒲葵	0.17m	4.0m	2.0m
T104*	<i>Litsea glutinosa</i>	潺槁樹	0.11m	4.0m	3.5m
T107*	<i>Bischofia trifoliata</i>	重陽木	0.17m	8.0m	6.0m
T111	<i>Livistona chinensis</i>	蒲葵	0.20m	6.0m	4.0m
TA66	<i>Livistona chinensis</i>	蒲葵	0.25m	3.0m	2.0m

Note: Trees identified with an asterisk are located outside the Declared Monument Boundary. All proposals are subject to the approval of the formal Tree Felling Application submitted on 18th August 2003.

5.2 At this stage it is anticipated that the trees will not be transplanted directly into their final locations within the site during the construction phase. This is largely due to the spatial constraints within the site during the site formation and construction works. Therefore the trees will be transplanted off-site to a temporary holding nursery up until such time that the final transplant locations become available.

5.3 A high profile project of this nature requires that any trees planted within the site be high quality trees that exhibit excellent form, health and condition. It is likely that a number of the trees to be transplanted while healthy do not possess the high quality form required of the planting material for

this project. A detailed assessment will be made on a tree-by-tree basis during the tree-transplanting phase as to which trees meet the quality requirements of this project, and therefore can be transplanted back into the site. Once the detailed architectural and engineering layouts for the scheme proposals have been finalised the locations for the transplanted trees will be determined and a Master Landscape Plan showing these proposals together with the hard and soft landscape proposals will be forwarded to the relevant government departments for their information.

5.4 For the remaining trees that do not meet the quality standards required of the planting material for this project, liaison with the relevant government departments will be carried out to obtain agreement on the final transplant locations outside of the site. It is possible that these trees will be planted in near-by locations such as a local open space. In these locations, it is envisaged that these trees will be planted as part of a group rather than stand alone specimens as so their individual form is less important, and obvious. Again once these arrangements are finalised the information will be forwarded to the relevant government departments.

5.5 At least 60% of the trees identified for transplantation will be replanted within the site following the completion of the construction phase works. As has been described above the final recipient locations for these trees will be determined during the detailed design stage once the architectural and engineering schemes have been finalised. However, preliminary locations for the transplanted trees include the proposed planting area located between trees T96 and T120. In this location the transplanted trees would contribute to the restoration of the green edge effect along the periphery of the development particularly when viewed from Canton Road and the sense of enclosure created within the formal garden to the west of the main heritage building. Following the completion of the detailed design a Master Landscape Plan submission showing the final locations for the transplanted trees will be circulated to the relevant government departments.

6.0 Monitoring of the Health of the Retained Trees

6.1 A fundamental requirement for the preservation of the existing trees on site is the monitoring of health condition and the state of the protective measures throughout the construction and establishment phases of the project. The monitoring of the retained trees will adopt the approach outlined below.

Baseline Study

6.2 Prior to the commencement of the construction phase activities a detailed baseline survey of the retained trees will be undertaken. The principal objectives are to assess the current status of the trees to provide a yardstick against which future change can be measured and to identify the symptoms and signs that might point to the need for preventive and proactive tree care.

6.3 The health status of each tree will be assessed, specifically to check whether the root collar (at trunk base) and the lower part of the trunk have been infected by wood decay fungi, and whether the trunk has developed cavities or weakened by poorly-healed wounds. This could be accomplished using a non-invasive method (Sonic Tomography and / or micro-drill instruments) to produce cross-sections of internal wood conditions. In addition there would be a measurement of soil moisture and soil nutrient status to assess the condition of the existing growing medium. A detailed photographic survey will also be undertaken.

6.4 Such measurements will be needed for the four most outstanding trees, namely T10, T54, T66/67 and T96. The baseline study would also be used to determine the exact boundaries of the cordon areas around the trees. The baseline study will utilise a methodology which can be replicated in the successive monitoring reports.

Construction Phase Monitoring

6.5 During the construction phase the monitoring will be based on two distinct levels of assessment for both the preserved and transplanted trees. The first is a weekly visit by the Landscape Architect to monitor the activity of the contractors to ensure the proposed tree protection measures are not compromised. The second level of assessment will involve a joint monthly visit by the Landscape Architect and Third Party Tree Specialist to monitor tree health. These visits will be recorded using a standard proforma established during the baseline study and compiled into a monthly report. This monthly report will be submitted to EPD as part of the EP requirements together with a photographic record for each tree.

6.6 In addition to the weekly / monthly visits the Landscape Architect and Third Party Tree Specialist will undertake ad hoc visits should anything happen to the trees that warrants immediate attention, or before the initiation of any construction activities that may have deleterious impacts on the trees. It is intended that a fast-response monitoring system is established whereby arboricultural problems can be prevented, and where this is not possible are promptly tackled or rectified.

The key construction activities requiring inspection and supervision from the Landscape Consultant and Third Party Tree Specialist are briefly described below. Where operations are likely to affect particular trees these are identified specifically by number. The main operations affecting the existing trees are as follows:

- Tree pruning in preparation for the retention and transplantation of the trees identified in the Phase 1 and 2 Tree Preservation Proposal. This includes both the root and crown pruning. Phase 1 of the Tree Preservation Proposal which specifically describes the proposals for the advanced root and crown pruning of the large trees identified for retention within the site has been approved by DLO (ref: (93) in LND KW 110 / KPA / KW (T)) on 19th March 2004.
- Identification of trees on site to be felled and transplanted in accordance with the Phase 2 Tree Preservation Proposal.
- Preparation works including the pruning of roots and crown for the trees identified for transplantation and their subsequent lifting and transportation to a temporary holding nursery.
- Removal of trees identified for felling ensuring that the operation does not lead to damage of the trees identified for retention and transplantation.
- Pipe piling works around the base of the large trees identified for retention (T10, T54, T66/T67 and T96) to ensure that the retained rootball is maintained intact and that the piling rigs do not interfere with the crowns of each tree. This includes the inspection of the tree protection works.
- Erection of new fencing around the Cordon Area for each tree (T10, T54, T66/T67 and T96) following the completion of the pipe piling works.
- Site formation works in close proximity to the large retained trees including the proposed soldier piles adjacent to trees T1, T3, T6 and T8, and T120-T122.
- Erection of new fencing around the Cordon Area for each tree (T1, T3, T6 and T8, and T120-T122) following the completion of the piling works.
- Construction of geotechnical works in areas adjacent to large retained trees T66/ T67 and T120 - T122. The method of slope stabilisation in each case will be designed to avoid damage to tree roots. Inspections to identify actual extent of roots.
- Refurbishment of the main heritage structure including the treatment of the facades. Inspection of

tree protection works to prevent chemical and mechanical damage to the large retained trees in close proximity adjacent to the main heritage structures T1, T3, T6 and T8 along the southern façade of the main building, trees T120-T122 to the west of the stable block and trees T124 - T129, T131, T132, T134, TA1, TA2 located to the north of the main buildings.

- Site formation works in close proximity to the large retained trees including the proposed soldier piles adjacent to trees T1, T3, T6 and T8, and T120-T122.
- Construction of the concrete caisson around the rootball of the large retained trees.
- Construction activities including any in-situ casting of concrete structures in close proximity to the large retained trees.
- Construction of the building superstructure in the vicinity of the large retained trees including the construction of the proposed soil bridge linking the landscaped deck with the rootball of tree T54.
- Removal of the top section of the pipe piles to create the extended root zone for the future growth for trees T10, T54 and T96.
- Construction of the permeable paving and timber deck structures above the root zone of trees T10, T54, T66/T67 and T96.
- Construction of the proposed planting beds for the new planting and transplanted trees.
- Planting works including the replanting of transplanted trees.
- Final cleaning of completed building facades (all planting).
- Establishment works monitoring.

Post Construction Phase Monitoring (Initial 24 Months)

- 6.7 Following the completion of the construction phase activities, during the initial 24 month establishment phase, a quarterly tree condition report will be produced recording the same tree health data proposed for the Construction Phase Monitoring and this be submitted to EPD. The specialist landscape contractors will also be retained throughout this period to undertake any activities required to maintain tree health.

7.0 Maintenance of Tree Health during the Construction Period

- 7.1 Tree health will be maintained through the use of applications of artificial fertiliser and through the use of irrigation. A slow release fertiliser will be applied to large trees identified for retention in a feeding band along the edge of the canopy spread. It will be applied between March and June or as determined through the proposed site monitoring. The fertiliser will be applied through the use of small drill holes at an angle, at 450-600mm centres in the feeding bands; they shall be 300-600mm deep and approximately 37-50mm in diameter. Slow release fertiliser shall be inserted in the holes, bulked up if necessary with sand or fine peat, at the rate of 1kg / 25mm of trunk diameter.
- 7.2 The trees will be watered by hand to maintain the soil moisture levels measured during the construction stage of the project. The exact requirements for each tree will be fine tuned during the construction and initial post construction phases to ensure continued tree health.

8.0 Compensatory Planting Proposal

- 8.1 The compensatory tree-planting proposal is largely the same as that submitted by the Project Proponent in their successful tender scheme.

8.2 As indicated on the **Appendix V: Landscape Master Plan (LMP)**, the proposed trees forming the basis of the compensatory tree planting proposal are primarily located around the periphery of the site on the upper platform, and at street level along Salisbury Road and Canton Road. The MLP seeks to recreate the green oasis effect that the current site provides within the local landscape. In addition to the transplanted trees, approximately 88 new trees can be accommodated within the current landscape design. This includes approximately 28 ornamental trees as part of the proposed for colonial style garden to the west of the main heritage structure. These ornamental trees will have an upright, columnar form and be clipped to create a topiary effect. A compensatory tree planting ratio of 1:1 cannot be achieved due to spatial constraints. It is important to note that the quantity of trees existing on site is due to the trees growing unnaturally close together, a situation which has been detrimental to the tree form and condition. Therefore an alternative to using this quantitative approach is the qualitative approach, which was adopted for the MLP submitted by the Project Proponent as part of the successful tender scheme. The qualitative approach is based on increasing the quality and size of a number of the compensatory trees from heavy standard grade to semi-mature grade, rather than focusing on quantity. This approach will ensure that the planting which is included along the east and western boundaries, and the feature tree planting at strategic locations within the piazza and terraced gardens provides the instant mature effect to ensure that the character of the existing landscape is maintained.

- 8.3 The redeveloped Marine Police Headquarters will be a world-class site, which demands the best quality trees in terms of their size, form and aesthetic appeal that can be provided.

- 8.4 Semi-mature and heavy standard grade trees are defined as follows:

Semi-mature Grade

- A sturdy straight stem with the lowest branch not less than 2000mm above the soil level.
- Stem diameter greater than 150mm.
- A well balanced head with branches growing out from the stem with good symmetry, and a minimum length of 1500mm.
- A total height above soil level greater than 6000mm.

- 8.5 The height of all trees shall be measured above root collar, and the diameter of all stems to be measured at a height of 1000mm above ground level.

Heavy Standard Grade

- A sturdy straight stem with the lowest branch not less than 2000mm height above soil level.
- Stem diameter of 100mm minimum.
- A well balanced head with branches growing out from the stem with good symmetry, and a minimum length of 800mm.
- A total height above soil level greater than 3500mm.

- 8.6 As previously mentioned the majority of the existing trees are not quality specimen trees, primarily due to growing in dense clusters in steeply sloping conditions. The proposed compensatory trees will be chosen for their good form and amenity value that is befitting a grand historical site such as the FMPH.
- 8.7 The proposed tree species palette, indicated in Table 8.0: Proposed Compensatory Planting Species will include species such as *Bombax malabaricum*, *Ficus microcarpa* and *Cinnamomum camphora* as the structural tree planting, and species such as *Magnolia grandiflora* for their flowering character providing seasonal variety.

- 9.3 The proposals for the preservation and protection of the existing significant trees are based on current arboricultural best practice and have been reviewed in detail and approved by the Third Party Tree Specialist.
- 9.4 The applicants commitment to the retention of these significant trees is not limited to the design of tree preservation measures, the procedures for the monitoring and maintenance of tree health, and the appointment of a third party tree specialist are designed to ensure the ultimate success of these proposals.

Table 8.0: Proposed Compensatory Planting Species

Proposed Semi-mature Species	Proposed Heavy Standard Species
<i>Bombax malabaricum</i>	<i>Crateva religiosa</i>
<i>Ficus microcarpa</i>	<i>Cinnamomum camphora</i>
<i>Magnolia grandiflora</i>	<i>Bauhinia variegata</i>
<i>Roystonea regia</i>	<i>Plumeria rubra</i>
<i>Terminalia catappa</i>	<i>Terminalia mantaly</i>


- 8.8 The landscape proposals including the compensatory planting proposals will be funded, implemented managed and maintained by the project proponent. A qualified or registered landscape architect will be involved in the design, construction supervision and monitoring, and maintenance period to oversee the implementation of the recommended landscape and visual mitigation measures including the tree preservation and landscape works on site. **Appendix VI: Technical Specification for the Establishment Works** details the operation for the maintenance of the existing and proposed soft works.

9.0 Summary

- 9.1 This Tree Preservation Proposal seeks to clarify the main issues concerning the preservation and protection of the trees identified for retention at the FMPHQ. These trees are regarded as living heritage and contribute most to the visual amenity and landscape character of the FMPHQ and formed the basis of the landscape proposals for the successful tender scheme. The retention of this number of significant trees within one project is unique in Hong Kong and reflects the applicant's recognition of their importance in maintaining the colonial and historic character of the development.
- 9.2 It should be noted that the measures designed to preserve the existing trees have been primarily based on the requirement to ensure their continued health and hence their continued contribution to the landscape and visual amenity of the site. A number of factors have shaped the size and extent of the preserved rootballs for each of the retained trees including the location of three of the trees (T10, T65 / T66 / T67 and T96) on the edge of the existing slope retention works, the widening of Canton Road (T66 / T67 and T96), the creation of a viable public open space in the Grand Piazza (T54) which is accessible from the street level and the location of the X, Y, Z. on the eastern side of the site (T10); and the measures required to preserve the heritage structures (T120, T121 and T122). The design of the preservation measures for trees T54, T96, T120, T121 and T122 have also fully considered the requirements for the KCRC KSL reserve and so there is no conflict between the two schemes.

Appendices

Appendix I
Project Boundary



Legend:

- Project boundary
- Project Area
- Declared Monument Boundary

SCALE	N.T.S.	DATE	12 May 2004
CHECKED	CJF	DRAWN	JAS
DWG NO.			
REV			

Development at Fomer Marine Police Headquarters, KIL 11161


Project Boundary

ADDITIONAL SERVICES ENVIRONMENTAL PLANNING, URBAN DESIGN AND LANDSCAPE ARCHITECTURE
 27 BARRACKS BANK, 12000 BARRACKS ROAD, WILLOWDALE, ONTARIO, CANADA
 TEL: 416-491-1111 FAX: 416-491-1112
 WWW.ADI-ARCHITECTS.COM
 416-491-1111



Appendix II

Tree Location and Recommendation Plan





- Legend:**
- Project boundary
 - - - Declared Monument Boundary
 - Trees to be retained
 - Trees to be transplanted
 - Trees to be felled
 - Dead trees

Note:
 The 'T' series tree numbers are based on the preliminary survey numbering system utilised in the *Study on Development Opportunities of the Former Marine Police Headquarters Site in Tsim Sha Tsui* provided by Planning Department. The 'TA' series tree identification numbers represent the additional trees located on site during the detailed tree survey.


Development at Fomer Marine Police Headquarters, KIL 11161
Tree Recommendation Plan

SCALE	N.T.S.	DATE	18 Mar 2004
CHECKED	CJF	DRAWN	JAS
DWG NO.	CKPL10A/TS-03		REV A



- KEY PLAN
- LEGEND:
- PROJECT BOUNDARY
 - DECLARED MONUMENT BOUNDARY
 - RETAIN TREE
 - TRANSPLANT TREE
 - FELL TREE
 - DEAD TREE
 - 10.20 PROPOSED FINISHED GROUND LEVEL

REFER TO DRAWING CKPL10A-TR03(A3)





REVISION 校訂	DESCRIPTION 內容摘要	DRAWN 繪圖	DATE 日期	CHECKED 審核	APPROVED 審批
A	GENERAL REVISION	CADD	23 OCT 2003		
B	GENERAL REVISION	CADD	18 MAR 2004		
C	GENERAL REVISION	CADD	18 JUN 2004		

DO NOT SCALE FROM THIS DRAWING 勿按圖畫比例		SCALE 比例	
PROJECT 工程項目	DEVELOPMENT AT FORMER MARINE POLICE HEADQUARTERS, KIL 11161	SCALE 比例	DESIGNED 設計
		1:250	
		DATE 日期	DRAWN 繪圖
		OCT 2003	CADD
DRAWING TITLE 圖紙名稱	TREE RECOMMENDATION PLAN (1 OF 6)	REVISION 校訂	CHECKED 審核
		~ C	
		DRAWING NUMBER 圖號	APPROVED 審批
		CKPL10A/TR01(A3)	

ADI


ADI LIMITED 雅博奧頓國際設計有限公司
 INTERNATIONAL SERVICES IN ENVIRONMENTAL MANAGEMENT, PLANNING, DESIGN AND LANDSCAPE ARCHITECTURE
 10/F BANGKOK BANK BUILDING, 18 BONHAY STRAND WEST, HONG KONG
 香港上環文咸西街十八號廣發銀行大廈十樓
 TELEPHONE 2131 8630 FACSIMILE 2131 8609 電話: (八五二) 二一三一 八六三零 傳真: (八五二) 二一三一 八六零九



KEY PLAN

LEGEND:

- PROJECT BOUNDARY
- DECLARED MONUMENT BOUNDARY
- RETAIN TREE
- TRANSPLANT TREE
- FELL TREE
- DEAD TREE
- 10.20 PROPOSED FINISHED GROUND LEVEL



REFER TO DRAWING CKPL10A-TR04(A3)

REVISION 校訂	DESCRIPTION 內容摘要	DRAWN 繪圖	DATE 日期	CHECKED 審核	APPROVED 審批
A	GENERAL REVISION	CADD	23 OCT 2003		
B	GENERAL REVISION	CADD	18 MAR 2004		
C	GENERAL REVISION	CADD	18 JUN 2004		


DO NOT SCALE FROM THIS DRAWING 勿按圖量比例		SCALE 比例		DESIGNED 設計	
PROJECT 工程項目		1:250			
DEVELOPMENT AT FORMER MARINE POLICE HEADQUARTERS, KIL 11161		DATE 日期		DRAWN 繪圖	
		OCT 2003		CADD	
DRAWING TITLE 圖紙名稱		REVISION 校訂		CHECKED 審核	
TREE RECOMMENDATION PLAN (2 OF 6)		C			
		DRAWING NUMBER 圖號		APPROVED 審批	
		CKPL10A/TR02(A3)			

ADI

ADI LIMITED 雅博奧頓國際設計有限公司
 INTERNATIONAL SERVICES IN ENVIRONMENTAL MANAGEMENT, PLANNING, URBAN DESIGN AND LANDSCAPE ARCHITECTURE
 國際環境管理、城市規劃及設計、園地景觀建築師
 10/F BANGKOK BANK BUILDING, 18 BONHAY STRAND WEST, HONG KONG
 香港上環文咸西街十八號廣發銀行大廈十樓
 TELEPHONE 2131 8630 FACSIMILE 2131 8600 電話: (A三二) 二一三一 八六三零 傳真: (A三二) 二一三一 八六零九

REFER TO DRAWING CKPL10A-TR01(A3)

GRAND LOBBY LOUNGE




KEY PLAN

LEGEND:

- PROJECT BOUNDARY
- DECLARED MONUMENT BOUNDARY
- RETAIN TREE
- TRANSPLANT TREE
- FELL TREE
- DEAD TREE
- 10.20 PROPOSED FINISHED GROUND LEVEL

CANTON ROAD



REFER TO DRAWING CKPL10A-TR05(A3)

REFER TO DRAWING CKPL10A-TR04(A3)



TO RETAIL

REVISION 校訂	DESCRIPTION 內容摘要	DRAWN 繪圖	DATE 日期	CHECKED 審核	APPROVED 審批
A	GENERAL REVISION	CADD	23 OCT 2003		
B	GENERAL REVISION	CADD	18 MAR 2004		
C	GENERAL REVISION	CADD	18 JUN 2004		

DO NOT SCALE FROM THIS DRAWING 勿按圖量比例	SCALE 比例	DESIGNED 設計
PROJECT 工程項目	1:250	
DEVELOPMENT AT FORMER MARINE POLICE HEADQUARTERS, KIL 11161	DATE 日期	DRAWN 繪圖
	OCT 2003	CADD
DRAWING TITLE 圖紙名稱	REVISION 校訂	CHECKED 審核
TREE RECOMMENDATION PLAN (3 OF 6)		
	DRAWING NUMBER 圖號	APPROVED 審批
	CKPL10A/TR03(A3)	

ADI

ADI LIMITED 雅博奧頓國際設計有限公司
 INTERNATIONAL SERVICES IN ENVIRONMENTAL MANAGEMENT, PLANNING, DESIGN AND LANDSCAPE ARCHITECTURE
 國際環境管理、城市規劃及設計、園林景觀與建築
 10/F BANCOR BANK BUILDING, 18 BERNINI STRAND WEST, HONG KONG
 香港上環文咸西街十八號寶源銀行大廈十樓
 TELEPHONE 2131 8830 FACSIMILE 2131 8829 傳真: (A32) 二一三一八八三零 郵真: (A32) 二一三一八八零八



- LEGEND:
- PROJECT BOUNDARY
 - DECLARED MONUMENT BOUNDARY
 - RETAIN TREE
 - TRANSPLANT TREE
 - FELL TREE
 - DEAD TREE
 - 10.20 PROPOSED FINISHED GROUND LEVEL

REVISION 校訂	DESCRIPTION 內容摘要	DRAWN 繪圖	DATE 日期	CHECKED 審核	APPROVED 審批
A	GENERAL REVISION	CADD	23 OCT 2003		
B	GENERAL REVISION	CADD	18 MAR 2004		
C	GENERAL REVISION	CADD	18 JUN 2004		

DO NOT SCALE FROM THIS DRAWING 勿按圖量比例

PROJECT 工程項目: DEVELOPMENT AT FORMER MARINE POLICE HEADQUARTERS, KIL 11161

SCALE 比例: 1:250

DATE 日期: OCT 2003

DRAWING TITLE 圖紙名稱: TREE RECOMMENDATION PLAN (4 OF 6)

REVISION 校訂: C

DRAWING NUMBER 圖號: CKPL10A/TR04(A3)

DESIGNED 設計: _____

DRAWN 繪圖: _____

CHECKED 審核: _____

APPROVED 審批: _____

ADI LIMITED 雅博奧頓國際設計有限公司

INTERNATIONAL SERVICES IN ENVIRONMENTAL MANAGEMENT, PLANNING, URBAN DESIGN AND LANDSCAPE ARCHITECTURE

10/F BANKOK BANK BUILDING, 16 EDHUAH STRAND WEST, HONG KONG

電話: (八五二) 二一三一 八六三零 傳真: (八五二) 二一三一 八六三零

ADI

REFER TO DRAWING CKPL10A-TR03(A3)

ROAD

LANDSCAPED GARDEN FOR PUBLIC

PYLON/MAST TOP PORTION


ROUND HOUSE

HISTORIC TUNNEL BELOW

TO RETAIL LEVELS

REFER TO DRAWING CKPL10A-TR06(A3)



SALISBU



KEY PLAN

LEGEND:

- PROJECT BOUNDARY
- DECLARED MONUMENT BOUNDARY
- RETAIN TREE
- TRANSPLANT TREE
- FELL TREE
- DEAD TREE
- 10.20 PROPOSED FINISHED GROUND LEVEL



4.2

REVISION 校訂	DESCRIPTION 內容摘要	DRAWN 繪圖	DATE 日期	CHECKED 審核	APPROVED 審批
A	GENERAL REVISION	CADD	23 OCT 2003		
B	GENERAL REVISION	CADD	18 MAR 2004		
C	GENERAL REVISION	CADD	18 JUN 2004		

DO NOT SCALE FROM THIS DRAWING 勿按圖量比例

PROJECT 工程項目: DEVELOPMENT AT FORMER MARINE POLICE HEADQUARTERS, KIL 11161

SCALE 比例: 1:250

DATE 日期: OCT 2003

DRAWING TITLE 圖紙名稱: TREE RECOMMENDATION PLAN (5 OF 6)

DRAWING NUMBER 圖號: CKPL10A/TR05(A3)

DESIGNED 設計: _____

DRAWN 繪圖: _____

CHECKED 審核: _____

APPROVED 審批: _____



ADI LIMITED 雅博奧國際設計有限公司

INTERNATIONAL SERVICES IN ENVIRONMENTAL MANAGEMENT, PLANNING, URBAN DESIGN AND LANDSCAPE ARCHITECTURE

10/F BANGKOK BANK BUILDING, 18 EDHUAU STRAND WEST, HONG KONG

電話: (八五二) 二一三一 八六三零 傳真: (八五二) 二一三一 八六零六

ADI



KEY PLAN

LEGEND:

- PROJECT BOUNDARY
- DECLARED MONUMENT BOUNDARY
- RETAIN TREE
- TRANSPLANT TREE
- FELL TREE
- DEAD TREE
- 10.20 PROPOSED FINISHED GROUND LEVEL

REVISION 校訂	DESCRIPTION 內容摘要	DRAWN 繪圖	DATE 日期	CHECKED 審核	APPROVED 審批
A	GENERAL REVISION	CADD	23 OCT 2003		
B	GENERAL REVISION	CADD	18 MAR 2004		
C	GENERAL REVISION	CADD	18 JUN 2004		

DO NOT SCALE FROM THIS DRAWING 勿按圖量比例

PROJECT 工程項目: DEVELOPMENT AT FORMER MARINE POLICE HEADQUARTERS, KIL 11161

SCALE 比例: 1:250

DATE 日期: OCT 2003

DRAWING TITLE 圖紙名稱: TREE RECOMMENDATION PLAN (6 OF 6)

DRAWING NUMBER 圖號: CKPL10A/TR06(A3)

DESIGNED 設計: [Signature]

DRAWN 繪圖: CADD

CHECKED 審核: [Signature]

APPROVED 審批: [Signature]

ADI LIMITED 雅博奧頓國際設計有限公司


INTERNATIONAL SERVICES IN ENVIRONMENTAL MANAGEMENT, PLANNING, URBAN DESIGN AND LANDSCAPE ARCHITECTURE

10/F BANKING BANK BUILDING, 15 BONHAY STRAND WEST, HONG KONG

電話: (八五二) 二一三一 八六三零 傳真: (八五二) 二一三一 八六零九

ADI

Appendix III
Construction Sequence




1: Existing Situation (T96)

ADI LIMITED
 INTERNATIONAL SERVICES IN ENVIRONMENTAL MANAGEMENT, PLANNING, URBAN DESIGN AND LANDSCAPE ARCHITECTURE
 1/F SAINGOON BANK BUILDING, 19 BONHAY STRAND WEST, HONG KONG
 TELEPHONE 2131 8938 FACSIMILE 2131 5629
 香港英坭國際設計有限公司
 國際環境管理、城市規劃及設計、園林景觀建築
 香港上環文咸東街十八號匯豐銀行大廈十樓
 電話: (八五二) 二一三一八九三三 傳真: (八五二) 二一三一八九三九

Development at Fomer Marine Police Headquarters, KIL 11161
Construction Sequence for Large Retained Trees


SCALE	1:200	DATE	27 MAY 2004
CHECKED	CJF	DRAWN	JAS
DWG NO.	CKPL10A/TS-CS-01a		REV B

Proposed phasing for the pruning of existing roots



Location of tree in relation to crest of existing slope

20M




Crown pruning limited to the removal of foliage and dead / dying material

Size of retained rootball determined by tree size and location of the KCRC KSL Reserve

20M

Fencing to protect tree during the construction phase of the project

Fencing to protect tree during the construction phase of the project



14.5

Water proof membrane

Roots pruned by hand to a depth of 2m and backfilled

3M

9M


2.5-3M

2: Root Pruning (T96)

ADI LIMITED
 INTERNATIONAL SERVICES IN ENVIRONMENTAL MANAGEMENT, PLANNING, URBAN DESIGN AND LANDSCAPE ARCHITECTURE
 10/F SANSKOK BANK BUILDING, 14 DUNDAS STREET WEST, HONG KONG
 TELEPHONE 2191 0223 FACSIMILE 2131 2899
 香港安地國際設計有限公司
 香港中環德輔道中14號新華銀行大廈10樓
 電話: (852) 2191 0223 傳真: (852) 2131 2899

Development at Former Marine Police Headquarters, KIL 11161
 Construction Sequence for Large Retained Trees

SCALE	1:200	DATE	18 JUN 2004
CHECKED	CJF	DRAWN	JAS
DWG NO.	CKPL10A/TS-CS-01b		REV
			C




3: Piling (T96)

ADI LIMITED
 INTERNATIONAL SERVICE IN ENVIRONMENTAL MANAGEMENT, PLANNING, URBAN DESIGN AND LANDSCAPE ARCHITECTURE
 10/F BANKING BANK BUILDING, 18 BONHOM STRAND WEST, HONG KONG
 TELEPHONE 2131 2623 FACSIMILE 2131 0920
 香港安地國際設計有限公司
 香港中環干諾道中18號銀行大廈10樓
 電話: (AEC) 2-2- ARS 2131 (AAE) 2-2- ARS

Development at Fomer Marine Police Headquarters, KIL 11161
 Construction Sequence for Large Retained Trees

SCALE	1:200	DATE	18 JUN 2004
CHECKED	CJF	DRAWN	JAS
DWG NO.	CKPL10A/TS-CS-01c		REV C


20M



Tree health condition and protection measures carefully monitored

20M

Protective fencing attached to the top of the piles with no encroachment within the Cordon Area



2.5-3M

Soil and rock removed from around retained rootball

Soil and rock removed from around retained rootball


Toe of pipe pile will terminate above +2.0mPD. There will be no infringement of the KCRC KSL Reserve.

4: Construction Works (T96)

ADI LIMITED
 INTERNATIONAL SERVICES IN ENVIRONMENTAL MANAGEMENT, PLANNING, URBAN DESIGN AND LANDSCAPE ARCHITECTURE
 1/F SANGHVI BANK BUILDING, 18 BOWMAN STRAD WEST, HONG KONG
 TELEPHONE 2131 0829 FACSIMILE 2131 0829
 香港安基銀行大廈一樓十八號
 電話：(八五二) 二一三一 〇八二九 傳真：(八五二) 二一三一 〇八二九

Development at Fomer Marine Police Headquarters, KIL 11161
Construction Sequence for Large Retained Trees


SCALE	1:200	DATE	18 JUN 2004
CHECKED	CJF	DRAWN	JAS
DWG NO.	CKPL10A/TS-CS-01d		REV C



5: Completion of Construction Works (T96)

Note:
 All engineering and architectural details are indicative
 Existing soil levels at the base of the tree trunk will be maintained

SCALE	1:200	DATE	18 JUN 2004
CHECKED	CJF	DRAWN	JAS
DWG NO.	CKPL10A/TS-CS-01e		REV C



Final extent of retained rootball based on the existing drip line at the edge of tree canopy with a depth of 3m

Root pruning in addition to the application of root-growth hormone will stimulate the growth of new fine (feeder) roots in the remaining part of the rootball

Temporary extent of retained soil mass (12m x 19m) to allow longer period of time for tree to recover between phased pruning operations

Pipe pile used to retain and protect retained rootball. Top 1.5m of the pipe piles will be removed at the completion of the construction phase of the project to allow for the future root growth

Rootball underpinned using horizontal piles


Existing slope profile (concrete retaining wall structure removed and area backfilled to allow for future root growth)

Vertical structure designed to support retained rootball during the construction phase of the project


6: Piling (T10)

Note:
All engineering and architectural details are indicative
Existing soil levels at the base of the tree trunk will be maintained

SCALE	N.T.S.	DATE	18 JUN 2004
CHECKED	CJF	DRAWN	JAS
DWG NO.	CKPL10A/TS-CS-01f		REV C




7: Piling (T54)



ADI LIMITED
 INTERNATIONAL SERVICES IN ENVIRONMENTAL MANAGEMENT, PLANNING, URBAN DESIGN AND LANDSCAPE ARCHITECTURE
 10/F SAATCHI BANK BUILDING, 19 BORNHILL STRAND WEST, HONG KONG
 TELEPHONE 2151 8550 FACSIMILE 2121 0099
 渣打銀行大廈十樓
 香港中環干諾道西19號
 電話: (852) 2151 8550 傳真: (852) 2121 0099

Development at Former Marine Police Headquarters, KIL 11161
Construction Sequence for Large Retained Trees

SCALE	1:200	DATE	27 MAY 2004
CHECKED	CJF	DRAWN	JAS
DWG NO.	CKPL10/TS-CS-01g		REV
			8




8 : Completion of Construction Works (T10)

Note:
 All engineering and architectural details are indicative
 Existing soil levels at the base of the tree trunk will be maintained

ADI LIMITED
 INTERNATIONAL SERVICES IN ENVIRONMENTAL MANAGEMENT, PLANNING, URBAN DESIGN AND LANDSCAPE ARCHITECTURE
 10/F HONGKONG BANK BUILDING, 19 BONHAM STRAND WEST, HONG KONG
 TELEPHONE 2341 2222 FACSIMILE 2341 2009
 香港安地國際設計有限公司
 香港中環干諾道中19號香港銀行大廈10樓
 電話：(八五二) 2-3-4422 傳真：(八五二) 2-3-4424

Development at Fomer Marine Police Headquarters, KIL 11161
 Construction Sequence for Large Retained Trees

SCALE	N.T.S.	DATE	18 JUN 2004
CHECKED	CJF	DRAWN	JAS
DWG NO.	CKPL10A/TS-CS-01h		REV B




9 : Completion of Construction Works (T54)

Note:
 All engineering and architectural details are indicative
 Existing soil levels at the base of the tree trunk will be maintained

ADI LIMITED
 INTERNATIONAL SERVICES IN ENVIRONMENTAL MANAGEMENT, PLANNING, URBAN DESIGN AND LANDSCAPE ARCHITECTURE
 THE BANKING BANK BUILDING, 19 EDWARDS STRAND WEST, HONG KONG
 TELEPHONE 2331 9933 FACSIMILE 2331 9800
 香港中環皇后大道西19號銀行大廈
 電話：(八五二) 2331 9933 傳真：(八五二) 2331 9800

Development at Fomer Marine Police Headquarters, KIL 11161
 Construction Sequence for Large Retained Trees

SCALE	N.T.S.	DATE	27 MAY 2004
CHECKED	CJF	DRAWN	JAS
DWG NO.	CKPL10A/TS-CS-011		REV A




10 : Completion of Construction Works (T66/T67)

Note:
 All engineering and architectural details are indicative
 Existing soil levels at the base of the tree trunk will be maintained

ADI LIMITED
 INTERNATIONAL SERVICES IN ENVIRONMENTAL MANAGEMENT, PLANNING, URBAN DESIGN AND LANDSCAPE ARCHITECTURE
 10/F SANGKOK BANK BUILDING, 13 BONHAI STRAND WEST, HONG KONG
 TELEPHONE 2131 5620 FACSIMILE 2131 5629
 香港國際設計有限公司
 香港中環皇后大道西13號香港銀行大廈10樓
 電話：(八五二) 二一三一五六二〇 傳真：(八五二) 二一三一五六二九

Development at Former Marine Police Headquarters, KIL 11161
 Construction Sequence for Large Retained Trees

SCALE	N.T.S.	DATE	18 JUN 2004
CHECKED	CJF	DRAWN	JAS
DWG NO.	CKPL10A/TS-CS-01j		REV
			5



11 : Completion of Construction Works (T120, T121 and T122)

Note:
 All engineering and architectural details are indicative
 Existing soil levels at the base of the tree trunk will be maintained

SCALE	N.T.S.	DATE	18 JUN 2004
CHECKED	CJF	DRAWN	JAS
DWG NO.	CKPL10A/TS-CS-01k		REV

Appendix IV
Tree Preservation Proposals

Root pruning and rootball preparation

Revised
28 Jan 2004

Fig. 1 - T10 (underpinned)

(ht. = 18 m, Crown = 12 m)




Fig. 2 - T96 (without underpinning)

(ht. = 20 m, Crown = 20 m)




Fig. 3 - T66/67 (no underpinning)

(ht. = 20 m, crown = 20 m)






Fig. 4 - T54 (no underpinning)

(ht. = 14 m, Crown = 18 m)






LEGEND:

- PROJECT BOUNDARY
- + EXISTING TREE
- + EXISTING LEVEL
- EXTENT OF EXISTING TREE CANOPY (FEB 2004)
- ORIGINAL MEASURED CANOPY (TOPOGRAPHICAL SURVEY) (JULY 2003)
- TREE TRUNK
- A B PROPOSED ROOT PRUNING PHASING
- LOCATION OF FENCE LINE DEMARCATING THE CORDON AREA
- ← PHOTOGRAPH (DIRECTION OF VIEW)

REVISION 校訂	DESCRIPTION 內容摘要	DRAWN 繪圖	DATE 日期	CHECKED 審核	APPROVED 審批	DO NOT SCALE FROM THIS DRAWING 勿按圖量比例		
A	GENERAL REVISION	CADD	18 MAR 2004			PROJECT 工程項目	SCALE 比例	DESIGNED 設計
						DEVELOPMENT AT FORMER MARINE POLICE HEADQUARTERS, KIL 11161	1:100	CJF
						DRAWING TITLE 圖紙名稱	DATE 日期	DRAWN 繪圖
						MEASURED DRAWINGS FOR TREE PRESERVATION PROPOSALS	FEB 2004	CADD
						REVISION 校訂	REVISION 校訂	CHECKED 審核
						A	A	ARO
						DRAWING NUMBER 圖號	DRAWING NUMBER 圖號	APPROVED 審批
						CKPL10A/MTP01	CKPL10A/MTP01	CJF
						ADI LIMITED 雅博奧國際設計有限公司 INTERNATIONAL SERVICES IN ENVIRONMENTAL MANAGEMENT, PLANNING, URBAN DESIGN AND LANDSCAPE ARCHITECTURE 國際環境管理、城市規劃及設計、園林景觀設計服務 10/F BANGKOK BANK BUILDING, 18 BONHAY STRAND WEST, HONG KONG 香港上環文咸西街十八號樓上銀行大廈十樓 TELEPHONE 2131 9430 FACSIMILE 2131 8029 電話: (八五二) 二一三一八六三零 傳真: (八五二) 二一三一八六零九		

ADI



- LEGEND:**
- PROJECT BOUNDARY
 - + EXISTING TREE
 - 44
+ 00.00 EXISTING LEVEL
 - EXTENT OF EXISTING TREE CANOPY (FEB 2004)
 - ORIGINAL MEASURED CANOPY (TOPOGRAPHICAL SURVEY) (JULY 2003)
 - TREE TRUNK
 - | | |
|---|---|
| A | B |
|---|---|

 PROPOSED ROOT PRUNING PHASING
 - LOCATION OF FENCE LINE DEMARCATING THE CORDON AREA
 - ← PHOTOGRAPH (DIRECTION OF VIEW)


REVISION 校訂	DESCRIPTION 內容摘要	DRAWN 繪圖	DATE 日期	CHECKED 審核	APPROVED 審批
A	GENERAL REVISION	CADD	18 MAR 2004		

DO NOT SCALE FROM THIS DRAWING 勿按圖量比例

<p>PROJECT 工程項目 DEVELOPMENT AT FORMER MARINE POLICE HEADQUARTERS, KIL 11161</p> <p>DRAWING TITLE 圖紙名稱 MEASURED DRAWINGS FOR TREE PRESERVATION PROPOSALS</p>	<p>SCALE 比例 1:100</p> <p>DATE 日期 FEB 2004</p> <p>REVISION 校訂 A</p> <p>DRAWING NUMBER 圖號 CKPL10A/MTP02</p>	<p>DESIGNED 設計 CJF</p> <p>DRAWN 繪圖 CADD</p> <p>CHECKED 審核 ARO</p> <p>APPROVED 審批 CJF</p>
---	---	--

ADI LIMITED 雅博奧頓國際設計有限公司
 INTERNATIONAL SERVICES IN ENVIRONMENTAL MANAGEMENT, PLANNING, URBAN DESIGN AND LANDSCAPE ARCHITECTURE
 國際環境管理、城市規劃及設計、園林景觀顧問服務
 10/F BANGKOK BANK BUILDING, 18 BERNINI STRAND WEST, HONG KONG 香港上環文咸西街十八號龍谷銀行大廈十樓
 TELEPHONE 2131 8030 FACSIMILE 2131 8009 電話: (八五二) 二一三一 八六三零 傳真: (八五二) 二一三一 八六零九

ADI



- LEGEND:**
- PROJECT BOUNDARY
 - + EXISTING TREE
 - 44 + 00.00 EXISTING LEVEL
 - EXTENT OF EXISTING TREE CANOPY (FEB 2004)
 - ORIGINAL MEASURED CANOPY (TOPOGRAPHICAL SURVEY) (JULY 2003)
 - TREE TRUNK
 - | | |
|---|---|
| A | B |
|---|---|

 PROPOSED ROOT PRUNING PHASING
 - LOCATION OF FENCE LINE DEMARCATING THE CORDON AREA
 - ← PHOTOGRAPH (DIRECTION OF VIEW)

Open soil trench located outside the lot boundary (cross hatched area). Approval will be sought from Transport Department and Highways Department prior to the implementation of the trench proposals in this area.

REVISION 校訂	DESCRIPTION 內容摘要	DRAWN 繪圖	DATE 日期	CHECKED 審核	APPROVED 審批
A	GENERAL REVISION	CADD	18 MAR 2004		
B	GENERAL REVISION	CADD	18 JUN 2004		


DO NOT SCALE FROM THIS DRAWING 勿按圖量比例

PROJECT 工程項目 DEVELOPMENT AT FORMER MARINE POLICE HEADQUARTERS, KIL 11161	SCALE 比例 1:150	DESIGNED 設計 CJF
	DATE 日期 FEB 2004	DRAWN 繪圖 CADD
DRAWING TITLE 圖紙名稱 MEASURED DRAWINGS FOR TREE PRESERVATION PROPOSALS	REVISION 校訂 A B	CHECKED 審核 ARO
	DRAWING NUMBER 圖號 CKPL10A/MTP03	APPROVED 審批 CJF

ADI LIMITED 雅博奧頓國際設計有限公司
 INTERNATIONAL SERVICES IN ENVIRONMENTAL MANAGEMENT, PLANNING, URBAN DESIGN AND LANDSCAPE ARCHITECTURE 國際環境管理、城市規劃及設計、園林景觀規劃服務
 16/F BANGKOK BANK BUILDING, 18 BORNHAY STRAND WEST, HONG KONG 香港上環文咸西街十八號香港銀行大廈十六樓
 TELEPHONE 2131 8630 FACSIMILE 2131 8600 電話: (八五二) 二一三一 八六三零 傳真: (八五二) 二一三一 八六零九

CAD FILE: CKPL10A-MTP03B.DWG






- LEGEND:**
- PROJECT BOUNDARY
 - + EXISTING TREE
 - 44
+ 00.00 EXISTING LEVEL
 - EXTENT OF EXISTING TREE CANOPY (FEB 2004)
 - ORIGINAL MEASURED CANO (TOPOGRAPHICAL SURVEY) (JULY 2003)
 - TREE TRUNK
 - | | |
|---|---|
| A | B |
|---|---|

 PROPOSED ROOT PRUNING PHASING
 - LOCATION OF FENCE LINE DEMARCATING THE CORDON AREA
 - ← PHOTOGRAPH (DIRECTION OF VIEW)

REVISION 校訂	DESCRIPTION 內容摘要	DRAWN 繪圖	DATE 日期	CHECKED 審核	APPROVED 審批	DO NOT SCALE FROM THIS DRAWING 勿按圖量比例		
A	GENERAL REVISION	CADD	18 MAR 2004			PROJECT 工程項目 DEVELOPMENT AT FORMER MARINE POLICE HEADQUARTERS, KIL 11161	SCALE 比例 1:150	DESIGNED 設計 CJF
						DRAWING TITLE 圖紙名稱 MEASURED DRAWINGS FOR TREE PRESERVATION PROPOSALS	DATE 日期 FEB 2004	DRAWN 繪圖 CADD
						DRAWING NUMBER 圖號 CKPL10A/MTP04	REVISION 校訂 A	CHECKED 審核 ARO
						APPROVED 審批 CJF	ADI LIMITED 雅博奧頓國際設計有限公司 INTERNATIONAL SERVICES IN ENVIRONMENTAL, MANAGEMENT, PLANNING, URBAN DESIGN AND LANDSCAPE ARCHITECTURE 國際環境管理, 城市規劃及設計, 園林景觀顧問服務 10/F BANGKOK BANK BUILDING, 18 BURNHAM STRAND WEST, HONG KONG 香港上環文咸西街十八號皇谷銀行大廈十樓 TELEPHONE 2131 8630 FACSIMILE 2131 8609 傳真: (八五二) 二一三一 八六三零 傳真: (八五二) 二一三一 八六零九	

ADI

TRENCH 1M WIDE 2M DEEP



The excavation and pruning of roots in area C will be limited to the line of the proposed fence line to maximise the extent of root material retained for tree T121. The root pruning in this area will be undertaken prior to the piling operations.

- LEGEND:**
- PROJECT BOUNDARY
 - + EXISTING TREE
 - 44
+00.00 EXISTING LEVEL
 - EXTENT OF EXISTING TREE CANOPY
 - ORIGINAL MEASURED CANOPY (TOPOGRAPHICAL SURVEY)
 - TREE TRUNK
 - A | B PROPOSED ROOT PRUNING PHASING
 - LOCATION OF FENCE LINE DEMARCATING THE CORDON AREA

NOTE: PILING ALIGNMENT SITUATED OUTSIDE THE LINE DEMARCATING THE CORDON AREA

REVISION 校訂	DESCRIPTION 內容摘要	DRAWN 繪圖	DATE 日期	CHECKED 審核	APPROVED 審批
A	GENERAL REVISION	CADD	18 MAR 2004		
B	GENERAL REVISION	CADD	18 JUN 2004		


DO NOT SCALE FROM THIS DRAWING 勿按圖量比例

PROJECT 工程項目 DEVELOPMENT AT FORMER MARINE POLICE HEADQUARTERS, KIL 11161	SCALE 比例 1:100	DESIGNED 設計
DATE 日期 FEB 2004	REVISION 校訂 A B	DRAWN 繪圖 CADD
DRAWING TITLE 圖紙名稱 MEASURED DRAWINGS FOR TREE PRESERVATION PROPOSALS	DRAWING NUMBER 圖號 CKPL10A/MTP05	CHECKED 審核
<small>ADI LIMITED 雅博奧頓國際設計有限公司 INTERNATIONAL SERVICES IN ENVIRONMENTAL MANAGEMENT, PLANNING, URBAN DESIGN AND LANDSCAPE ARCHITECTURE 10/F BANGKOK BANK BUILDING, 18 BORNHAY STRAND WEST, HONG KONG TEL: (852) 2131 8600 FAX: (852) 2131 8609</small>		APPROVED 審批

ADI

CAD FILE: CKPL10A-MTP05B.DWG

Appendix V
Landscape Master Plan



- LEGEND**
- Declared Monument Boundary
 - Existing tree retained (with Tree No.)
 - Proposed tree
 - Decorative paving
 - Fountain
 - Lawn
 - Amenity tree and shrub planting

Note:
Landscape design proposals are indicative in nature and subject to detailed design.

SCALE	N.T.S.	DATE	17 Jun 2004
CHECKED	CJF	DRAWN	JAS
DWG NO.	CKPL10A/MLP-01		REV B

Appendix VI

Technical Specification for the Establishment Works

TECHNICAL SPECIFICATIONS FOR TREATMENT OF EXISTING TREES AND ESTABLISHMENT WORKS

1. EXISTING TREES: TREATMENT, PROTECTION AND TRANSPLANTATION

1.1 Treatment of Existing Trees

1.2 Work Near Existing Trees

1.3 Protection of Existing Trees and Woodland Areas

1.4 Transplanting of Existing Trees

1. EXISTING TREES

1.1 Treatment of Existing Trees

1.1.1 For the treatment of existing trees which are to be retained, the Contractor shall work in accordance with this specifications and shall be directed and supervised by the Architect or Architect's Representative.

The Contractor shall allow for adequate site inspection and Site Inspection supervision employing qualified personnel holding a degree in and Supervision Arboriculture and relevant work experience. Safety precautions shall be taken to protect those engaged in operations as well as people and property in the vicinity.

The Contractor shall carry out an inspection of existing trees which are to be retained and produce a Schedule of Work indicating the tree no., species, problem and suitable treatment. The Schedule of Work must be approved by the Architect or Architect's Representative prior to commencement of any tree work or felling. Only suitable qualified personnel shall be employed to inspect and complete the Schedule of Works.

The Contractor shall take care to avoid damaging any structures or neighbouring trees, shrubs, grass or surfaces and if any are damaged the Contractor shall undertake to reinstate or compensate to the satisfaction of the Architect or Architect's Representative.

The Contractor shall provide adequate warning signs and staff to ensure the safety of public and traffic during operations.

All work shall be undertaken in strict accordance with the general safety factors in this specification. Any plant material produced as a result of pruning, felling and cavity work performed on trees shall be collected and removed from Site to a tip provided by the Contractor at his own expense. No such material shall be burned on Site.

All work shall be done in the appropriate season or as by the Architect or Architect's Representative.

The Contractor shall notify the Architect or Architect's Representative before work is to commence and when work is completed.

1.1.2 Pruning

Pruning and removal of branches shall be carried out using sharp, clean implements. All plant and equipment shall be appropriate for the task and in well maintained order. Tools shall be surface sterilized after use on trees which are known or suspected to be diseased.

All final cuts shall be made into living wood and shall be carried out with the cut just above, and sloping away from, an outward facing healthy bud.

Pruning shall be carried out between the months of December and March or as directed by the Architect or Architect's Representative.

Large branches shall be removed in stages to remove the weight Removal of the branch and to avoid splintering or tearing of barks. Large Branches shall generally be made in two phases; a cut 1/3 into the branch from below; and a cut from the top of the branch to meet the first cut.

The final cut shall have a single flat face which shall be cut from the outside of the branch ridge to the outside of the branch collar using the 'natural target method' to allow for the formation of callus.

Ragged edges of bark or wood shall be trimmed with a sharp knife. All cut surfaces over 25mm in diameter shall be treated as soon as possible or within the same day with an approved gel formulation of systemic fungicide.

All pruning operations shall take into account the natural appearance of the tree and public safety and shall be carried out in accordance with clauses 1.1.1 and 1.1.2. Pruning work shall fall into the following categories:

- a. Cleaning out work: this shall include the removal of all dead, dying and diseased or dangerous branches and stumps, the removal of fungal brackets, rubbish in forks, etc. and any other unwanted items.
- b. Crown thinning: this shall include the reduction of the foliage by removing weak, thin and crossing branches and then such sound branch tips as necessary to achieve the desired reduction. This shall also include the removal of overcrowded branches up to 50mm in diameter from the crown of the tree.
- c. Lifting of crown: this shall include the removal of lower branches from the main stem or branch system to the stem or branch system to the specified height.
- d. Reducing and shaping: this shall include the reduction of

	the overall dimensions of the tree by shortening the branches back to growing points, leaving as natural a shape as possible.				sections. The stump shall be removed by hand grubbing and winching; stump cutting machine; hydraulic lifting or another method approved by the Architect or Architect's Representative before work commences.
	e. Light prune: this shall include the removal of a few branches up to 75mm in diameter.				
	f. Hard prune: this shall include the removal of a substantial number of branches up to 200mm in diameter.		1.2	Works near Existing Trees	
1.1.3	Treat for pest and/or disease attack. This shall include the application of a suitable pesticide or fungicide approved by Disease Attack the Architect or Architect's Representative to the infected areas in accordance with the manufacturer's instructions.		1.2.1	All individual trees to be retained on site are to be protected for the duration of construction works by Temporary Protective Fencing as described in Clause 1.2.4 to be erected at a minimum distance of 2 metres from the trunk of the tree or as otherwise directed by the Architect or Architect's Representative.	
1.1.4	All cavities or rots shall be inspected and a report shall be made Inspection of Cavity to the Architect or Architect's Representative on the extent of the rot and the recommended treatment required. All accumulated rubbish shall be removed from cavities however water shall be retained. Cavities shall not be cleaned out back to clean wood. Only Cavity Work rotten wood shall be removed.		1.2.2	Where excavation is required near existing trees for General construction of works, the following precautions shall be taken to protect the roots: Existing Trees i) roots exposed and damaged during excavation shall be cut cleanly back to living tissue and sealed with an approved wound sealant. The Architect or Architect's Representative shall be contacted immediately when root of diameter larger than 50mm are exposed, damaged or severed. Cutting of the roots shall be kept to a minimum; ii) exposed roots shall be protected by wrapping with straw or Hessian during construction of the works; iii) excavation shall be backfilled with topsoil including sufficient slow release fertilizer to ensure a rate of application of 500g/m ³ .	
1.1.5	Uncalled bark wounds shall undergo the following treatments. a) removal of loose, dead or damaged bark, b) removal of rotten wood Bark shall be trimmed back to undamaged tissue and all margins shall be rounded, with no pointed tips to the cut areas. Tissue shall be painted straight away with approved gel formulations of systemic fungicide.		1.2.3	Trench excavation for services, including drainage and shall be kept to a minimum of 3m from the tree. Detailed location of services shall be agreed with the Existing Trees Architect or Architect's Representative before excavation commences if this minimum cannot be achieved. Large roots exposed in trench excavation and above the final line of the installation shall be preserved, and excavation close to trees shall be carried out with particular care to ensure this. Following installation of the services, severed roots shall be cut back cleanly to living tissue and sealed with an approved wound sealant. Trenches shall be backfilled as specified, except that where topsoil is required, sufficient slow release fertilizer to assure a rate of application of 500g/m ³ shall be applied.	
1.1.6	Felling Felling shall involve the removal of trees, including stumps, by one of the following methods to be approved by the Architect or Architect's Representative before work commences: a) Bulldozer A bulldozer shall be used to push over the whole tree which shall then be cut by chain saw and removed from Site. This method shall only be used where no trees are to be retained. b) Winches Power mounted or hand winches shall be used for pulling over the whole tree, the main support roots shall first be severed either by mechanical means or by hand grubbing. Preserved trees shall not be used as anchor points for winching c) Chain Saws Felling shall be felling the whole tree at once or in		1.2.4	Existing planted areas shall be protected during the contract work by temporary bamboo pale fencing, as specified below: Temporary Protective Fencing Temporary Protective Fencing shall be 1200mm high comprising end straining corner posts, intermediate straining posts and bamboo pales. - End straining posts shall be 150 x 150 x 1800mm long timber posts driven 600mm into ground. Posts shall be installed at corners, ends of runs and at 10m centres. - Intermediate posts shall be 100 x 100 x 1800mm timber posts	

	driven 600mm into ground at 1500 centres.			spread of trees; nor shall equipment maintenance etc. be carried out under trees;
	- Bamboo pales shall be hand-driven from bamboo poles of approximately 30mm diameter. Pales shall be 1200mm long and notched 80mm from top. Pales shall be positioned at not more than 50mm spacing.			- no trees shall be used as anchors for ropes or chains used in guying, pulling and the like;
	- Line wires shall consist of two numbers of 2mm diameter galvanized steel wires twisted together. Pales shall be fixed between the twisted wires.			- no fires should be lit under or in the close proximity of trees;
	- One line of wire shall be fixed 150mm from the top of pales and one line wire shall be fixed 200mm from the ground level. A third line wire shall be fixed equally spaced between the other two. Fixing to intermediate timber posts shall be galvanized steel staples. Wires shall be fixed to end posts by running two complete turns round the post with the wire twisted back on itself and staples driven tightly into the post.			- all existing planting to be retained shall be adequately protected by Temporary Protective Fencing as described in Clause 1.2.4.
	The Contractor shall maintain the Temporary Protective Fencing in good repair and subsequently remove it. Removal will be subject to the permission of the Architect or Architect's Temporary Representative which will not normally be given earlier than the substantial completion of an adjacent and substantial part of the works other than Landscape Softworks.	1.3.2		The Contractor shall exercise the greatest care during the progress of the work to avoid damage to any tree which the Contract does not require to clear.
	Provided that the Contractor may seek permission to remove the fencing temporarily if its removal is necessary for the satisfactory execution of the Work but he will be required to reinstate it as soon as possible.			As soon as the Site or any part thereof becomes available the Contractor shall erect Temporary Protective Fencing around any tree or group of trees which are required to be protected. The fence shall not be closer than 2m from the trunk of any such tree. The Contractor shall inform the Architect or Architect's Representative if Works are to be carried out within such fenced areas and, save with the express permission of the Architect or Architect's Representative or on his order, all such work shall be executed using only hand-held tools. The rates in the Contract shall include for this restriction.
1.3	Protection of Existing Trees and Woodland Areas		1.3.3	Slow release fertilizer shall be applied to existing mature trees in a feeding band 1.5m either side of the branch spread as and when directed by the Architect or Architect's Representative. Holes shall be drilled, at an angle, at 450-600mm centres in the feeding bands, they shall be 300-600mm deep and approximately 37-50mm in diameter.
1.3.1	In respect of all existing trees and woodland the Contractor shall ensure, for the whole duration of the Contract, the following:			Slow release fertilizer shall be inserted in the holes, bulked up if necessary with sand or fine peat, at the rate of 1kg/25mm of trunk diameter at a height of 1.2 metres from ground level.
	- no unnecessary intrusion into areas of woodland or scrubland is made;			The fertilizer shall be applied between March and June or as directed by the Architect or Architect's Representative.
	- all access routes to construction areas which need to pass through woodland or scrub shall be approved by the Architect or Architect's Representative;	1.4		Transplanting of Existing Trees
	- the limits of site clearance are to be agreed by the Architect or Architect's Representative on site before site clearance commences. All trees to be cleared shall be marked by the Contractor and approved by the Architect or Architect's Representative before felling;	1.4.1		The selected existing trees as indicated on the drawings shall be Transplanting transplanted to the nursery holding area of the Contractor as necessary of Existing and maintain for a period as specified before transplanting back to Trees the site, or to the final position within the site or location within the HKSAR, as instructed by the Architect or Architect's Representative. The Contractor shall ensure the root ball is kept intact with the soil, wrapped in Hessian and the whole including root ball, shall be kept moist at all times.
	- trees which are not required to be trimmed, pruned or felled shall not be marked;			The exact locations for transplanted material shall be approved final location by the Architect or Architect's Representative before the plant material is planted.
	- no nails or other fixings shall be driven into trees;			
	- no fencing or signs shall be attached or painted on trees;			
	- no workshop, canteens, or similar shall be installed beneath trees; storage of plant, materials or fill shall not be permitted under the	1.4.2		A full photographic record of preparatory and transplanting photographic record works shall be taken by the Contractor and submitted to the Architect or Architect's Representative.

1.4.3 Root pruning and undercutting shall be carried out on three occasions prior to lifting at two week intervals.

To facilitate root-cutting and undercutting, a trench shall be dug encircling the tree at a radius of approximately 250mm per 25mm tree girth (refer to Transplanting Schedule), or as approved on site by the Architect or Architect's Representative. The depth of the trench shall be approximately 250mm deep per 25mm girth.

Roots which are severed in the course of root pruning shall be cut cleanly and those exceeding 50mm diameter shall be treated with an approved bituminous sealant. Only 1/3 of the total circumference to the trenched shall be completed at each of the tree visits.

Immediately after trenches are so made they shall be back-filled with loose, clean coarse aggregate.

At each visit during root pruning, the trees shall be inspected Tree Inspection for signs of deterioration in their health. Any such signs shall be brought to the attention of the Architect or Architect's Representative.

Limited approved crown pruning, lifting of crown, tree Crown Thinning reduction, light pruning and hard pruning may be permitted but the shape and form of the plant shall be retained. All works shall be carried out in accordance with clause 1.1.2 and shall require approval from the Architect or Architect's Representative prior to work being carried out.

1.4.4 Prior to the lifting of the trees or prior to bringing the trees on from the holding nursery, tree pits shall be agreed on site and prepared as follows:

- All pits shall have dimensions which are 500mm greater than the size of the root ball of the tree to be transplanted.
- The base and sizes of the pit shall be broken up to a depth of 150mm.
- A minimum of two weeks and maximum of four weeks after the final undercut, the tree shall be excavated and lifted.
- The tree shall be lifted carefully to ensure the specified root ball is obtained. The minimum root ball size for the selected tree shall be as stated below and as confirmed by the Architect or Architect's Representative:

TREE (Spread x Height)	MINIMUM ROOT BALL SIZE (Length x width x depth)
500 x 1000mm	500 x 500 x 500mm
1000 x 2000mm	600 x 600 x 600mm
2000 x 3000mm	800 x 800 x 600mm
3000 x 6000mm	1200 x 1200 x 1200mm

- At the time of lifting, the root ball and the trunk from soil level to the lower branches of tree shall be securely wrapped to prevent

loss of soil and moisture using Hessian or other approved material. The wrapping material shall not be removed until the tree is required for planting. Wrapped tree root balls shall be kept moist at all times.

- The Contractor shall provide all necessary plant to ensure the safe and careful implementation of all works described.

1.4.5 The tree shall be wrapped and protected to prevent mechanical damage during lifting, transportation to the designated position during and in the holding nursery. It shall also be protected against excessive sunlight, wind and drought. Care shall be taken in packing to prevent over-heating with its resultant loss of foliage.

If storage of the tree is required between lifting and planting, the tree shall be kept in a holding nursery and shall be carefully protected and maintained. Maintenance shall include watering and addition of fertilizer, insecticide and herbicide in accordance with the specification for new trees, until the permanent location is available.

1.4.6 The newly transplanted tree shall be treated as new tree planting with respect to planting methods including watering in addition of slow-release fertilizer and backfilling.

All trees shall be secured with tree guys or stakes to be approved by the Architect or Architect's Representative.

1.4.7 The Contractor shall carry out establishment works for a period of twelve months or period as specified from the date of Practical Completion of the transplanting works and shall include the following works.

- Periodic inspections shall be carried out to ensure that the guys or stakes are providing adequate support and not bruising the bark.
- The tree shall be kept moist at all times by watering as necessary in accordance with the specification for Establishment Works.
- Provide a spring dressing of an approved fertilizer and confirm in writing to the Architect or Architect's Representative one full week prior to work being carried out.

The rate of application of fertilizer shall be in accordance with the specification for Establishment Works.

- An area similar to the size of the rootball around the base of the tree shall be kept weed free.

1.4.8 The Contractor shall be responsible for the healthy survival of the transplanted trees.

At any time during lifting, storage, transplanting or establishment any tree which dies, suffers severe damage or suffers irretrievable ill-health due to works not being carried out in accordance with the specification or due to the negligence of the Contractor, shall be replaced with a tree of the same species and size, as approved by the Architect or Architect's Representative, at the Contractor's own expense.

Trees shall be replaced within one month of the transplanted tree being certified dead, damaged or in ill-health.


2.	ESTABLISHMENT WORKS		
2.1	Establishment Works		
2.2	Watering		
2.3	Weeding		
2.4	Pruning		
2.5	Grass Cutting		
2.6	Post Planting Fertilizer		
2.7	Forking Over		
2.8	Securing Stakes and Ties		
2.9	Replacement of Plants		
2.10	Mulching		
2.11	Programme		
2.12	Removal of Protective Fencing		
2.	ESTABLISHMENT WORKS		
2.1	During the period for Establishment Works, i.e. 12-months or period as specified from practical completion of the planting works, the Contractor shall carry out regular inspection and cultural operations as defined below to ensure that all grass, trees and other plants thrive and become established.		
	The Contractor shall keep the Site neat and tidy at all times. Unless otherwise specified (and/or exceptional weather conditions prevail), inspections with the Architect or Architect's Representative shall be carried out at monthly intervals. The Contractor shall report to the Architect or Architect's Representative before and after carrying out any Establishment Works and submitted in duplicate on forms provided by the Contractor and of a style approved by the Architect or Architect's Representative.		
2.2	Watering		
2.2.1	The Contractor shall water all planted areas as often as is required to keep the ground moist all round the roots of the plants. An inspection of watering requirements shall be made in dry weather by the Contractor and the Architect or Architect's Representative twice weekly. The		
		2.2.2	Contractor shall thoroughly water areas as necessary to ensure the above conditions are achieved. Watering shall be carried out either at dawn or at dusk to avoid excessive evaporation under direct sunlight.
		2.2.3	Fresh water only shall be used for the works. When required an analysis of water to be used shall be obtained by the Contractor for approval by the Architect or Architect's Representative.
		2.2.3	Water shall be applied using an approved hose or sprinkler, and so as not to cause compaction or wash-out of soil, or loosening of plants. The Contractor shall immediately make good any such damage.
			The Contractor shall complete watering operations within 24 hours of an inspection which deems watering to be necessary.
		2.3	Weeding
		2.3.1	Planting in bare ground shall be maintained in a weed free in condition by the removal of bare ground all unwanted vegetative growth over the whole planted area to the satisfaction of the Architect or Architect's Representative.
		2.3.2	Planting not in bare ground shall be maintained by removing all competing and overhanging weeds and grass as specified in Clause 2.5 and by keeping all areas within 300mm radius of the base of each plant in a weed/grass free and tidy condition in accordance with Clause 2.3.1.
		2.3.3	Weeding shall be carried out by hand or by a means approved by the Architect or Architect's Representative so as not to cause any damage to the works. All weeds and rubbish resulting from this operation shall be removed from the Site. The Contractor shall weed areas as necessary and shall complete weeding within seven days of inspection.
		2.3.4	All litter/rubbish in the planting areas shall be removed from the site. Litter/rubbish removal shall be completed within seven days of inspections.
		2.4	Pruning
		2.4.1	The Contractor shall prune all plants when agreed with the Architect or Architect's Representative during the Establishment Period.
		2.4.2	Pruning shall be carried out in accordance with Clause 1.1.2.Method of Pruning 2.5
			The Contractor shall cut all grassed areas by approved mechanical or manual means so as to avoid root pulling. Grass shall be cut when it reaches a height of 100mm. Cutting shall reduce the height to 40mm. The Contractor shall cut the grass as often as necessary to maintain the height in this range. All grass areas shall be weed free in accordance

	with Clause 2.3.2 before any grass cutting is carried out. Grass cuttings shall be removed from site to a dump approved by the Architect or Architect's Representative.		
2.5	Not Used	2.9.1	The Contractor shall be responsible for any plants Firming up which become loose as a result of wind-rock or other causes. The Contractor shall inspect the Site regularly for this purpose and after each storm or typhoon, to assess damage, which shall be reported to the Architect or Architect's Representative. Any damaged branches shall be carefully pruned and the wounds sealed.
2.6	Post Planting Fertilizer	2.9.2	The Contractor shall replace all plants which are dead, dying or otherwise unsatisfactory, if the cause is in the opinion of the Architect or Architect's Representative, as a consequence of the use of poor materials or workmanship. Such replacement shall be to the relevant Clauses of this Specification.
2.6.1	The Contractor shall apply post-planting fertilizer once each season during the Establishment Period when agreed with the Architect or Architect's Representative.		
2.6.2	Application of fertilizer shall be at a rate of 100g/m ² of grass.		
2.6.3	Application of fertilizer shall be at a rate of 50g per Shrub, Application Climber, Whip Tree or Seedling Tree, Ground-cover, Bamboo Rate (Per Plant) Plant or Herbaceous Plant.	2.10	Mulching
2.6.4	Application of fertilizer shall be at the rate of 225g per Light Standard Tree, Standard Tree, Heavy Standard Tree, Semi-mature Tree, Palm, Heavy Palm, Extra Heavy Palm and Semi-mature Palm.	2.10.1	The Contractor shall apply approved mulch when agreed and in the areas agreed by the Architect or Architect's Representative during the Establishment Period.
2.6.5	Fertilizer shall be lightly worked into the soil surface around the base of the plant, allowing an even distribution. After application of fertilizer each plant shall be well watered.	2.10.2	During the Establishment Period, the Contractor shall carry out three applications of mulch each to a thickness necessary to bring the total depth of mulch of 75mm unless otherwise specified after the application. The final mulching operation is to be carried out in the last month of the Establishment Period.
2.7	Forking Over	2.11	Programme
2.7.1	The Contractor shall fork over the surface of all bare ground forking over planted areas to relieve surface panning and compaction of the soil. The Contractor shall take care not to disturb the roots or loosen the plants. Any plants so disturbed shall be firmed up and well watered in immediately.		The Contractor shall submit a programme to the Architect or Architect's Representative for approval before the commencement of Establishment Works. The programme shall include all the items of operations as defined above. Other than the items of mulching, pruning and fertilizing, the Contractor shall propose in the programme the number of operations for the other items to be carried out during the Establishment Period.
2.8	Securing Stakes and Ties		The programme shall be approved by the Architect or Architect's Representative. Once approved, the Contractor shall carry out all the operations unless subsequently instructed otherwise by the Architect or Architect's Representative.
2.8.1	The Contractor shall be responsible for securing stakes and ties. An inspection shall be made every month by the Contractor and he shall replace all broken, damaged or otherwise unsatisfactory stakes and ties. Any ties which are causing chafing or abrasion of the tree shall be adjusted.	2.12	Removal of Protective Fencing
2.9	Securing and Replacement of Plants	2.12.1	The Contractor shall remove the fence at the end of the Establishment Period unless otherwise directed by the Architect or Architect's Representative.


Appendix VII

Typical Sections showing Tree Protection Measures


Stage 1: Prior to the proposed piling operations




Stage 3: During the site formation contract



Stage 2: During piling operations



Stage 4: During the superstructure contract



ADI LIMITED
INTERNATIONAL SERVICES IN ENVIRONMENTAL MANAGEMENT, PLANNING, URBAN DESIGN AND LANDSCAPE ARCHITECTURE
13 BANGKOK BANK BUILDING, 13 BICH-HAI STRAND WEST HONG KONG
TELEPHONE (852) 2622 1100
FAX (852) 2622 1101
8/F, 2/F, 1/F, 10/F, 11/F, 12/F, 13/F, 14/F, 15/F, 16/F, 17/F, 18/F, 19/F, 20/F, 21/F, 22/F, 23/F, 24/F, 25/F, 26/F, 27/F, 28/F, 29/F, 30/F, 31/F, 32/F, 33/F, 34/F, 35/F, 36/F, 37/F, 38/F, 39/F, 40/F, 41/F, 42/F, 43/F, 44/F, 45/F, 46/F, 47/F, 48/F, 49/F, 50/F, 51/F, 52/F, 53/F, 54/F, 55/F, 56/F, 57/F, 58/F, 59/F, 60/F, 61/F, 62/F, 63/F, 64/F, 65/F, 66/F, 67/F, 68/F, 69/F, 70/F, 71/F, 72/F, 73/F, 74/F, 75/F, 76/F, 77/F, 78/F, 79/F, 80/F, 81/F, 82/F, 83/F, 84/F, 85/F, 86/F, 87/F, 88/F, 89/F, 90/F, 91/F, 92/F, 93/F, 94/F, 95/F, 96/F, 97/F, 98/F, 99/F, 100/F

Development at Fomer Marine Police Headquarters, KIL 11161

Tree Protection Measures during the Construction Phase

SCALE	N.T.S.	DATE	17 JUN 2004
CHECKED	CJF	DRAWN	JAS
DWG NO.	CKPL10A/-		REV

Appendix VIII

Scheme Proposal Drawings Abstracted from EPD Project Profile



Note: Proposals are indicative in nature and subject to detailed design.



ADI LIMITED
 INTERNATIONAL SERVICES IN ENVIRONMENTAL MANAGEMENT, PLANNING, URBAN DESIGN AND LANDSCAPE ARCHITECTURE
 15/F BANGKOK BANK BUILDING, 18 BONHOM STRAND WEST, HONG KONG
 TELEPHONE 2131 8633 FACSIMILE 2131 8629
 香港德輔道西18號15樓ADL設計有限公司
 國際環境管理, 城市規劃及設計, 園林建築師服務
 香港上環文咸東街17號電話中心
 電話: (八五二) 二一三一 ADL 總機; (八五二) 二一三一 傳真


Development at Fomer Marine Police Headquarters, KIL 11161

Artist Impression of the Development

SCALE	N.T.S.	DATE	07 Nov 2003
CHECKED	CJF	DRAWN	JAS
DWG NO	Appendix III-6a		REV



Existing view north east from the intersection of Canton Road and Salisbury Road



Proposed view of the Development

Note: Proposals are indicative in nature and subject to detailed design.



ADI LIMITED
 INTERNATIONAL SERVICES IN ENVIRONMENTAL MANAGEMENT, PLANNING, URBAN DESIGN AND LANDSCAPE ARCHITECTURE
 10/F BANGKOK BANK BUILDING, 18 BONHAM STRAND WEST, HONG KONG
 TELEPHONE 2131 8030 FACSIMILE 2131 5029
 香港安地國際設計有限公司
 國際環境管理、城市規劃及設計、園林景觀建築服務
 香港中環干諾道中18號香港銀行大廈10樓
 電話：(八五二) 二一三一八〇三〇 傳真：(八五二) 二一三一五〇二九


Development at Fomer Marine Police Headquarters, KIL 11161

Artist Impression of the Development

SCALE	N.T.S.	DATE	07 Nov 2003
CHECKED	CJF	DRAWN	JAS
DWG NO.	Appendix III-6b		REV
			-




Existing view west from Kowloon Park Drive





Proposed view of the Development

Note: Proposals are indicative in nature and subject to detailed design.



NAME OF CONSULTANT : <p style="text-align: center;">A + T DESIGN LTD.</p>	DRAWING TITLE : <p style="text-align: center;">MASTER LAYOUT PLAN FOR "CDA" ZONE FORMER MARINE POLICE HEADQUARTER SITES, TSIM SHA TSUI, KOWLOON</p>	DRAWING NO. <p style="text-align: center;">PODIUM DECK MLP-AT-05</p> <p style="text-align: right;">1 : 500 (A3)</p>
--	--	---





NAME OF CONSULTANT :

A + T DESIGN


DRAWING TITLE :

MASTER LAYOUT PLAN FOR "CDA" ZONE
 FORMER MARINE POLICE HEADQUARTER SITES,
 TSIM SHA TSUI, KOWLOON

DRAWING NO.

SECTION AA
 MLP-AT-06 (Rev. A)

1 : 400 (A3)



NAME OF CONSULTANT : <p style="text-align: center;">A + T DESIGN</p>	DRAWING TITLE : <p style="text-align: center;">MASTER LAYOUT PLAN FOR "CDA" ZONE FORMER MARINE POLICE HEADQUARTER SITES, TSM SHA TSUI, KOWLOON</p>	DRAWING NO. <p style="text-align: center;">SECTION BB MLP-AT-07</p>
---	---	--

1 : 500 (A3)



NAME OF CONSULTANT :

A + T DESIGN


DRAWING TITLE :

MASTER LAYOUT PLAN FOR "CDA" ZONE
FORMER MARINE POLICE HEADQUARTER SITES,
TSIM SHA TSUI, KOWLOON

1 : 500 (A3)

DRAWING NO.

SECTION CC
MLP-AT-08



CLIENT :

W + T DESIGN


DRAWING TITLE :

MASTER LAYOUT PLAN FOR "CDA" ZONE
 FORMER MARINE POLICE HEADQUARTER SITES,
 TSIM SHA TSUI, KOWLOON

1 : 500 (A3)

DRAWING NO.

WEST ELEVATION
 MLP-AT-10 (Rev. A)



NAME OF CONSULTANT :

A + T DESIGN


DRAWING TITLE :

MASTER LAYOUT PLAN FOR "CDA" ZONE
FORMER MARINE POLICE HEADQUARTER SITES,
TSIM SHA TSUI, KOWLOON

DRAWING NO.

EAST ELEVATION
MLP-AT-11 (Rev A)

1 : 500 (A3)



SECTION SHOWING UNDERPINNING OF TREE (T10) AND IT SURROUNDING SPACE
N.T.S.



- NOTES:
1. Hong Kong Geodetic Grid Datum 1960
 2. All levels refer to Principal Datum Hong Kong
 3. All units are in Metres
 4. All spot level positions are indicated by the decimal point or a cross.
 5. Reference Plan No. HPL601/TS/01.

ABBREVIATIONS :-

BB	SIGN BOARD	ME	MANHOLE (ELECTRIC)
BO	BOULDER	MF	MANHOLE (FRESH WATER)
BH	BORE HOLE	MH	MANHOLE
BO	BOLLARD	MP	METER POST
CB	CONCRETE BLOCK	MS	MANHOLE (STORM WATER)
CL	COVER LEVEL	MT	MANHOLE (TELEPHONE)
CO	COLUMN	RCF	REFUSE COLLECTION POINT
CP	CATCHPIPE	SC	SEWER CHANNEL
CUL	CULVERT	SHR	SHRINE
DP	DRAW PIT	SP	SIGN POLE
EB	ELECTRIC BOX	ST	STOOL
EP	ELECTRICITY POST	TC	TELEPHONE CHAMBER
ESS	ELECTRIC SUB-STATION	TL	TRAFFIC LIGHT
ET	ELECTRIC TRANSFORMER	TP	TELEPHONE POLE
FB	FLOWER BED	TS	TEMPORARY STRUCTURE
FH	FIRE HYDRANT	TY	MANHOLE (CABLE TV CO)
FIG	FEEDS INTO ROUND	UC	U CHANNEL
FP	FOOTPATH	V	VALVE
GA	GRADING	VF	VALVE FIRE
GU	GULLY	VG	VALVE GAS
IC	INSPECTION COVER	VT	VENT
IL	INVERT LEVEL	WV	VALVE-WATER WORKS
LP	LAMP POST	WT	WATER TANK
		WP	WATER POINT

SYMBOLS :-

	ARTIFICIAL SLOPE		SLOPE TOP / BOTTOM
	BOUNDARY LINE		STEPS
	BOUNDARY POINT		TREE
	BOULDER		U-CHANNEL WITH FLOW & SIZE
	CANOPY		VERTICAL CUTTING
	DRAIN		
	FENCE/RAILING		
	FREE STANDING WALL		
	GATE		
	HOARDING		



1:350

Approved

Helen Chan
MHKIS, MRICS, RPS(LS)
Date: 18 July 2003

Scale	1:250
Plan No.	HPL601/EL/01
Date of Survey	JUNE 2003

Project:

FORMER MARINE
POLICE HEADQUARTERS
KIL 11161
ELEVATION PLAN

Client:

FLYING SNOW LIMITED

Client:

A + T DESIGN LIMITED

Surveyed By:

Helen Chan Professional Land Survey Ltd.