

ID	Task Name	Duration	Start	Finish	Preced	06							07							08																		
						S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M
742	Laying Sewer MH4 - MH3	7 days	Wed 07/5/2	Wed 07/5/9	741																																	
743	Construction of MH3	7 days	Thu 07/5/10	Thu 07/5/17	742																																	
744	Laying Sewer MH3 - MH2	5 days	Fri 07/5/18	Wed 07/5/23	743																																	
745	Construction of MH2	7 days	Thu 07/5/24	Thu 07/5/31	744																																	
746	Laying Sewer MH2 - MH1	5 days	Fri 07/6/1	Wed 07/6/6	745																																	
747	Construction of MH1	7 days	Thu 07/6/7	Thu 07/6/14	746																																	
748	Laying Sewer MH3 - F2	6 days	Fri 07/6/15	Tue 07/6/21	747																																	
749	Modification of F2	5 days	Fri 07/6/22	Wed 07/6/27	748																																	
750	Laying Sewer P/S - MH3	7 days	Thu 07/6/28	Thu 07/7/5	749																																	
751	Testing of pipeline	5 days	Fri 07/7/6	Wed 07/7/11	750																																	
752	Laying Sewer P/S - Existing box culvert	5 days	Thu 07/7/12	Tue 07/7/17	751																																	
753	Connection to existing box culvert	5 days	Wed 07/7/18	Mon 07/7/23	752																																	
754	CCTV Inspection	4 days	Tue 07/7/24	Fri 07/7/27	753																																	
755	Remaining Works for P/S and T/H	142 days	Thu 07/7/31	Mon 07/8/13																																		
756	Civil works for E&M installation (Cable Ducts & Draw Pits)	135 days	Fri 07/7/30	Mon 07/8/13																																		
757	External Finishes	120 days	Thu 07/7/31	Wed 07/7/18																																		
758	Roofing Finishes	43 days	Thu 07/7/31	Thu 07/4/19																																		
759	Key Date of Section 7 of the Works	1 day	Fri 07/7/27	Fri 07/7/27																																		
760	Section 8 - All Remaining Works	183 days	Thu 07/4/26	Sat 07/11/24																																		
761	E&M installation (by Others)	157 days	Thu 07/4/26	Thu 07/10/25																																		
762	External Cable Duct, Drainage & Catchpit	55 days	Tue 07/8/14	Tue 07/10/16	756																																	
763	Construction of Boundary Wall	58 days	Tue 07/8/14	Fri 07/10/19	756																																	
764	Demolition of Existing Boundary Wall	7 days	Sat 07/10/20	Sat 07/10/27	763																																	
765	Road Paving	21 days	Sat 07/10/20	Tue 07/11/13	762, 763, 764																																	
766	Testing and Commissioning (by Others)	80 days	Wed 07/8/15	Thu 07/11/15																																		
767	Connection to MH F2	7 days	Mon 07/7/23	Mon 07/7/30																																		
768	Connection to MH1	7 days	Mon 07/7/23	Mon 07/7/30																																		
769	Demolition of existing pumping pit	7 days	Tue 07/7/31	Tue 07/8/7	767, 768																																	
770	Grouting for Existing Sewer & Manhole	30 days	Wed 07/8/8	Tue 07/9/11	769																																	
771	Landscaping	30 days	Wed 07/9/12	Tue 07/10/16	770																																	
772	Establishment works	34 days	Wed 07/10/17	Sat 07/11/24	771																																	
773	Key Date of Section 8 of the Works	1 day	Sat 07/11/24	Sat 07/11/24																																		

