

DRAINAGE SERVICES DEPARTMENT (DSD) CONTRACT NO. DC/2005/02

CONSTRUCTION OF SEWERS, RISING MAINS & SEWAGE PUMPING STATION AT KAM TIN, NAM SANG WALAND AU TAU IN YUEN LONG

18<sup>th</sup> Monthly Construction Phase EM&A Report for September 2007 (Designated Elements)

#### PREPARED FOR

Leader Civil Engineering Corporation Ltd

**Quality Index** 

÷

Date		Reference No.		The second second design and second
09 October 2007		TCS/00310/06/600/R041	1	
Prepared by	Reviewed by	Certified by	Approved by	Verified by
Ben Tam (Project Supervisor)	Ken Wong (Deputy Project ETL)	David Yeung (Project ETL)	TW Tam (General Manager)	Dr. Anne F Kerr (Project IEC)
步	$\bigwedge$	<i>S</i>	- AND	heten

This report has been prepared by Action-United Environmental Services & Consulting with all reasonable skill, care and diligence within the terms of the Agreement with the client, incorporating our General Terms and Conditions of Business and taking account of the resources devoted to it by agreement with the client. We disclaim any responsibility to the client and others in respect of any matters outside the scope of the above. This report is confidential to the client and we accept no responsibility of whatsoever nature to third parties to whom this report, or any part thereof, is made known. Any such party relies upon the report at their own risk.

2:Uobs\2006\TC\$00310 (DC-2005-02)\600\ImpactEP\September 2007\R0411.doc Action-United Environmental Services and Consulting T

# TABLE OF CONTENTS

1.0	BASIC PROJECT INFORMATION	.1
	Project Organization	.1
	Construction Program of the Reporting Month	.1
	Management Structure	
	Works Undertaken in the Reporting Month	
2.0	Environmental Status	
	Work Undertaken in the Reporting Month with Illustrations	
	Project Drawings	
3.0	SUMMARY OF EM&A REQUIREMENTS	
	Monitoring Parameters	
	Environmental Quality Performance Limits	
	Event and Action Plans	
	Environmental Mitigation Measures	.4
	Environmental Requirements in Contract Documents	
4.0	IMPLEMENTATION STATUS	
5.0	MONITORING RESULTS	
6.0	<b>REPORT ON NON-COMPLIANCE (NC), COMPLAINTS, NOTIFICATIONS OF SUMMONS</b>	
0.0	(NOS) AND SUCCESSFUL PROSECUTIONS	0
70	OTHERS	
7.0	<b>UIHEKS</b>	LU-

# List of Tables

Table 2-1	Work Undertaken in the Reporting Month with Illustrations of Mitigation
	Measures
Table 3-1	Summary of EM&A Requirements
Table 3-2	Action and Limit Levels for Air Quality
Table 3-3	Action and Limit Levels for Construction Noise
Table 4-1	Status of Environmental Permits and Licenses
Table 5-1	Monitoring Equipment Used in EM&A Program
Table 5-2	Locations of Air Quality and Noise Monitoring Stations
Table 5-3	Summary of Air Quality Monitoring Results
Table 5-4	Summary of Noise Monitoring Results at NM3
Table 5-5	Summary of Noise Monitoring Results at NM4
Table 5-6	Summary of Noise Monitoring Results at NM6
Table 5-7	Summary of Noise Monitoring Results at NM7
Table 5-8	Monitoring Schedule for the Next Reporting Month
Table 7-1	Summary of Quantities of Waste for Disposal

 Table 7-2
 Summary of Quantities of Waste for Reuse/Recycling

# List of Annexes

- Annex A Project Site Layout
- Annex B Project Organization and Management Structure
- Annex C Construction Program
- Annex D Photographical Records Noise Barrier On-Site
- Annex E Locations of Monitoring Stations
- Annex F Event and Action Plan
- Annex G Mitigation Implementation Schedule
- Annex H Equipment Calibration Certificates
- Annex I Meteorological Data in the Reporting Month
- Annex J Graphical Plots of Air Quality and Noise Monitoring Results
- Annex K Proforma of Site Inspection and IEC Audit in the Reporting Month

# **Executive Summary**

- ES.01 Leader Civil Engineering Corporation Limited (the Contractor) has been awarded the DSD Contract DC/2005/02 Construction of Sewers, Rising Mains and Sewage Pumping Station at Kam Tin, Nam Sang Wai and Au Tau in Yuen Long (the Project). The Project requires an Environmental Monitoring and Audit (EM&A) program to be implemented by an Environmental Team (ET) throughout the contract period in compliance with the requirements as stated in the project Environmental Permit (EP-220/2005) and the Project's Updated EM&A (Designated Elements) Manual.
- ES.02 This is the 18<sup>th</sup> Monthly Construction Phase EM&A Report for September 2007 (Report No. 18) reporting the environmental impact monitoring and audit (EM&A) conducted from 01 to 30 September 2007. The EM&A program in September 2007 were covered air quality, noise and waste management.

# Breach of Action and Limit (AL) Levels

ES.03 No Action/Limit Level exceedance was recorded in this reporting month. All the monitoring results were complied with standard.

# **Complaint Log**

ES.04 No environmental complaint was received in this reporting month.

#### Notification of Any Summons and Successful Prosecution

ES.05 There was no environmental summon or prosecution in this reporting month.

#### **Reporting Changes**

ES.06 There are no changes to be reported in this reporting month.

# **Future Key Issues**

ES.07 Construction activities to be undertaken in October 2007 include concreting at Kam Tin Pumping Station (P1), excavation at Sha Po pumping station (P2), excavation, backfilling & concreting at Nam Sang Wai pumping station (P3), sheeting piling, excavation, pipe laying, backfilling, concreting, pipe jacking, grouting and extract sheet pile at Nam Sang Wai Road (S4); sheeting piling, excavation, pipe laying, backfilling, concreting, grouting and extract sheet pile at Pok Wai South Road (S5 & S6). Potential environmental impacts arising from the works include air quality, noise and water quality (particularly site runoff). Environmental mitigation measures will be properly implemented and maintained as per the Mitigation Implementation Schedule to ensure site environmental performance is acceptable.

# **1.0 BASIC PROJECT INFORMATION**

- 1.01 Leader Civil Engineering Corporation Ltd (the Contractor) has been awarded the DSD Contract DC/2005/02 Construction of Sewers, Rising Mains and Sewage Pumping Station at Kam Tin, Nam Sang Wai and Au Tau in Yuen Long (the Project). The Project is part of the Yuen Long and Kam Tin Sewerage and Sewage Disposal (YLKTSSD) Scheme. A site layout map showing the site boundary and the work areas is shown in Annex A.
- 1.02 This 18<sup>th</sup> Monthly Construction Phase EM&A Report for September 2007 (Report No. 18) summarizes the impact monitoring results and audit findings in the reporting month from 01 to 30 September 2007.

# **Project Organization**

1.03 The organization chart and lines of communication with respect to the on-site environmental management and monitoring program are shown in **Annex B**.

#### **Construction Program of the Reporting Month**

1.04 A construction program showing the construction work undertaken in this reporting month was shown in **Annex C**. Environmental mitigation measures implemented are shown in **Table 2-1**.

#### **Management Structure**

1.05 The management structure of the Project is shown in **Annex B**.

#### Works Undertaken in the Reporting Month

1.06 The construction works undertaken during the reporting month under the Environmental Permit (EP-220/2005) were shown as follows:

Kam Tin Pumping Station (P1)

• Excavation

# Sha Po Pumping Station (P2)

Excavation

Nam Sang Wai Pumping Station (P3)

- Excavation
- Backfilling
- Concreting

# Nam Sang Wai Road (S4)

- Sheet piling
- Excavation
- Pipe laying
- Backfilling
- Concreting
- Pipe jacking
- Grouting
- Extract sheet pile

Pok Wai South Road (S5 and S6)

- Sheet piling
- Excavation
- Pipe laying
- Backfilling
- Concreting
- Grouting
- Extract sheet pile

# 2.0 ENVIRONMENTAL STATUS

# Work Undertaken in the Reporting Month with Illustrations

2.01 A summary of the work undertaken in this reporting month with illustrations and environmental mitigation measures implemented is shown in **Table 2-1**.

# Table 2-1 Work Undertaken in the Reporting Month with Illustrations of Mitigation Measures

Location	Description of Construction Activities	Environmental Mitigation Measures	EM&A Ref.
P1 (Kam Tin Pumping	<ul><li>Sheet piling</li><li>Footing</li></ul>	• Erect 2.4m high noise barrier hoarding around the works area at P1, P2 and P3	A1 & F6
Station)	construction	<ul> <li>Remove dust and spray water at the construction access</li> </ul>	A2
ŕ		• Cover the stockpiles of dusty material properly	A3
		<ul> <li>Spray water to all dusty materials immediately before loading and unloading</li> </ul>	A4
P2 (Sha Po Pumping Station)	<ul> <li>Hoarding erection</li> </ul>	• Wash the wheels of vehicles before leaving the site	A5
P3 (Nam	<ul> <li>Pipe jacking</li> </ul>	• Install and use power-operated cover at the dump trucks	A6
Sang Wai		<ul> <li>Spray water at the pavement breaking locations</li> </ul>	A7
Pumping		<ul> <li>Spray the working area of excavation frequently</li> </ul>	A8
Station)		<ul> <li>Maximize the use of quiet PME on site</li> </ul>	B1, B2 & F5
S4 (Nam	<ul> <li>Drilling and</li> </ul>	<ul> <li>Apply and obtain appropriate waste disposal licenses</li> </ul>	D1
Sang Wai	grouting	<ul> <li>Handle, store and dispose of chemical wastes as per relevant regulations</li> </ul>	D2, D3 & D4
Road)		<ul> <li>Implement trip-ticket system for waste disposal</li> </ul>	D5
		• Restrict open fires and provide fire fighting equipment in the works area	F9
S5 & S6 (Pok	<ul> <li>Pipe jacking</li> </ul>	<ul> <li>Perform weekly inspection with ET and monthly audit with IEC</li> </ul>	H1
Wai South Road)		• Conduct noise and dust monitoring as per EM&A manual during construction	I1 & I2
		<ul> <li>Provide sedimentation tanks for treating site discharge.</li> </ul>	-
		• Recycle wheel washing water and provide sedimentation tanks for treating site discharge.	-

2.02 Photographic records showing the implemented 2.4m high noise barrier at the pumping station (S3) are shown in **Annex D**.

# **Project Drawings**

2.03 Drawings showing the work areas under EP-220/2005 and the locations of the designated monitoring stations are presented in **Annex E**.

2.04 There are four designated air quality (AM1, AM5, AM6 & AM7) and four noise monitoring stations (AM1, AM5, AM6 & AM7) under the project EP.

Station ID	Nature of Premise	Site Work Description	Station Coordinates
AM1	Site Boundary in NSW		835829 N 822910 E
AM5	Site Boundary in FKH		835121 N 823515 E
AM6	Site Boundary in KT		833308 N 823987 E
AM7	Site Boundary in NSW	Sheet piling and trench excavation.	836171 N 822586 E
NM3	Village House in NSW	Sheet philing and trenen excavation.	835808 N 822817 E
NM4	Village House in NSW		835282 N 822811 E
NM6	Village House in KT	833	833288 N 823999 E
NM7	Village House in FKH		835121 N 823495 E

2.05 In this reporting month, the impact monitoring was carried out at four designated air stations and four noise monitoring locations in according to the monitoring schedule.

# 3.0 SUMMARY OF EM&A REQUIREMENTS

#### **Monitoring Parameters**

- 3.01 Environmental monitoring and audit requirements are set out in the Updated EM&A manual. Air quality and construction noise have been identified to be the key monitoring parameters during the impact phase for the construction of the project.
- 3.02 A summary of the impact EM&A requirements for air quality and construction noise as per the project Updated EM&A Manual are shown in **Table 3-1**.

#### Table 3-1 Summary of EM&A Requirements

<b>Environmental Aspect</b>	Monitoring Parameters
Air Quality	24-Hour TSP
Construction Noise	Leq 30min during day time 07:00 to 19:00
	Supplementary L10 and L90 for reference.

# **Environmental Quality Performance Limits**

3.03 A summary of the Action/Limit (A/L) Levels for air quality and construction noise is shown in **Tables 3-2** and **3-3**.

Monitoring Locations	Action Level (µg/m <sup>3</sup> )		Limit Level (µg/m <sup>3</sup> )	
Monitoring Locations	1-Hour TSP	24-Hour TSP	1-Hour TSP	24-Hour TSP
AM1	> 391	> 184	> 500	> 260
AM5	> 353	> 237	>500	> 260
AM6	> 329	> 183	> 500	> 260
AM7	> 383	> 204	> 500	> 260

Table 3-2	Action and Limit Levels for Air Quality Monitoring
-----------	--

Table 3-3	Action and Limit Levels for Construction Noise
-----------	--

Mon	itoring	Perio	d	Action Level in dB(A)	Limit Level in dB(A)
0700-1900	hours	on	normal	When one or more documented	>75 dB(A)
weekdays				complaints are received	> /3 dB(A)

# **Event and Action Plans**

3.04 An Event Action Plan for air quality and construction noise has been implemented for this project. Details of the Event Action Plan are presented in **Annex F**.

### **Environmental Mitigation Measures**

3.05 The project EIA report has recommended environmental mitigation measures to minimize potential environmental impacts arising from the construction of the project. A full list of the mitigation measures is detailed in **Annex G**.

# **Environmental Requirements in Contract Documents**

3.06 The environmental requirements in the contract documents generally refer to the compliance of the requirements as stipulated in the project EP and the updated EM&A Manual.

# 4.0 IMPLEMENTATION STATUS

- 4.01 The implementation status of environmental protection and pollution control/mitigation measures as recommended in the project EIA report is summarized in **Table 2-1** and the implementation schedule as shown in **Annex G**.
- 4.02 A summary status of the permits, licences, and/or notifications on environmental protection for this Project in this reporting period is presented in **Table 4-1**.

Item	Item Description	License/Permit Status
1	Environmental Permit No.: EP-220/2005	Issued in June 2005
2	Air Pollution Control (Construction Dust)	Notified EPD on 24 Dec 2005
3	Chemical Waste Producer Registration (No. 5213-528-L2544-08)	Registration on 27 Jan 2006
4	Water Pollution Control (Discharge License No. 1U434/1)	Issued on 08 May 2006
5	Account for Disposal of Construction Waste No. 5004959	Registration on 27 Dec 2005
6	Piling Permit (CNP No. PP-RN0036-06)	Valid (8 Dec 2006 to 03 Sep 2007)
7	Piling Permit (CNP No. PP-RN0001-07)	Valid (7 Mar 2007 to 06 Dec 2007)
8	Piling Permit (CNP No. PP-RN0004-07)	Valid (7 May 2007 to 06 Feb 2008)
9	Construction Noise Permit (CNP No. GW-RN0083-07)	Valid (8 Mar 2007 to 07 Sep 2007)
10	Construction Noise Permit (CNP No. GW-RN0118-07)	Valid (28 Mar 2007 to 27 Sep 2007)
11	Construction Noise Permit (CNP No. GW-RN0183-07)	Valid (03 May 2007 to 02 Nov 2007)
12	Construction Noise Permit (CNP No. GW-RN0355-07)	Valid (24 Aug 2007 to 23 Feb 2008)
13	Construction Noise Permit (CNP No. GW-RN0379-07)	Valid (09 Sep 2007 to 02 Mar 2008)

Table 4-1Status of Environmental Licenses and Permits

# 5.0 MONITORING RESULTS

# MONITORING METHODOLOGY OF AIR QUALITY MONITORING

- 5.01 The 24-Hour TSP monitoring was carried out by a High volume sampler (HVS) in compliance with the updated EM&A Manual. The HVS employed complied with the PS specifications including.
  - Power supply of 220v/50 hz for 24-Hour continuous operation;
  - 0.6-1.7 m<sup>3</sup>/min (20-60 SCFM) adjustable flow rate;
  - A 7-day mechanical timer for 24-Hour operation;
  - An elapsed time indicator with  $\pm 2$  minutes accuracy for 24-Hour operation;
  - Minimum exposed area of  $63 \text{ in}^2$ ;
  - Flow control accuracy of  $\pm 2.5\%$  deviation over 24-Hour operation;
  - An anodized aluminum shelter to protect the filter and sampler;
  - A motor speed-voltage control to control mass flow rate with accuracy of  $\pm 2.5\%$  deviation over 24-Hour sampling period;
  - Provision of a flow recorder for continuous monitoring;
  - Provision of a peaked roof inlet;
  - Incorporation with a manometer; and
  - An 8"x10" stainless steel filter holder to hold, seal and easy to change the filter paper.
- 5.02 The filter papers used in 24-Hour TSP monitoring were of size 8"x10" and provided by a local HOKLAS-accredited laboratory, ALS Techichem Pty (HK) Limited (HOKLAS No. 66). The filters papers after measurements were returned to the laboratory for the required treatment and analysis. In house QA/QC procedures for all monitoring practices to ensure the validity of monitoring data. Blank filters samples were collected and delivered to the HOKLAS-accredited laboratory for QA/QC check.
- 5.03 The meteorological information during the reporting period was obtained from Lau Fau Shan Station of the Hong Kong Observatory (HKO).

# MONITORING METHODOLOGY OF CONSTRUCTION NOISE MONITORING

- 5.04 Noise measurements were taken in terms of the A-weighted equivalent sound pressure level (Leq) measured in decibels (dB). Supplementary statistical results  $(L_{10} \text{ and } L_{90})$  were also obtained for reference.
- 5.05 Hand-held sound level meters (B&K Model 2238) and associated acoustical calibrators in compliance with the International Electrotechnical Commission (IEC) Publication 651:1979 (Type 1) and 804:1985 (Type 1) specification were used for taking the baseline noise measurements.
- 5.06 Windshield was fitted in all measurements. All noise measurements were made with the meter set to FAST response and on the A-weighted equivalent continuous sound pressure level (Leq).
- 5.07 No noise measurement was made in the presence of fog, rain, wind with a steady speed exceeding 5 m/s or wind with gusts exceeding 10 m/s.

 $<sup>\</sup>label{eq:loss} $$ Z:Jobs 2006 TCS00310 (DC-2005-02) 600 Impact EPS eptember 2007 R0411.doc Action-United Environmental Services and Consulting $$ Particular terms of the service s$ 

# LABORATORY AND MONITORING EQUIPMENT USED

- 5.08 A local HOKLAS-accredited laboratory, ALS Technichem (HK) Pty Ltd (HOKLAS No. 66), is responsible for the analytical testing of the 24-Hour TSP filter papers.
- 5.09 The monitoring equipment used in the impact EM&A program is presented in **Table 5-1**:

 Table 5-1
 Monitoring Equipment Used in Impact EM&A Program

Env. Aspect	Parameters	Monitoring Equipment
Air Quality	24-Hour TSP	Greasby Anderson GMWS2310 High Volume Sampler
Noise	Leq30min	B&K Sound Level Meter Type 2238
	On-site Calibration	B&K Noise Calibrator Type 4231

# **EQUIPMENT CALIBRATION**

- 5.10 Initial calibration of the HVS was performed upon installation and thereafter at a six month intervals in accordance with the manufacturer's instruction using the NIST-certified standard calibrator (Tisch Calibration Kit Model TE-5025A). The calibration data are properly documented and the records are maintained by ET for future reference.
- 5.11 The sound level meters were calibrated using an acoustic calibrator prior to and after measurements. The meters are regularly calibrated in accordance with the manufacturer's instructions. Prior to and following each noise measurement, the accuracy of the sound level meter was checked using an acoustic calibrator generating a known sound pressure level at a known frequency. Measurements were considered valid only if the calibration levels before and after the noise measurement agree to within 1.0 dB.
- 5.12 The renew calibration certificates of the monitoring equipment used during the impact monitoring program in this month are attached in **Annex H**.

# PARAMETERS MONITORED

5.13 The environmental parameters monitoring in this reporting month were compliance with the monitoring requirements as in **Table 3-1**.

# MONITORING LOCATIONS

5.14 There are four designated air quality and four noise monitoring stations under the project EP. For this reporting month, monitoring was carried out at four designated air (AM1, AM5, AM6 & AM7) and four noise (NM3, NM4, NM6 & NM7) monitoring stations. The locations of the designated monitoring stations are shown in **Table 5-2** and geographically in **Annex E**.

# Table 5-2Location of Air Quality and Construction Noise Monitoring<br/>Stations/Locations

Air Quality (4 Stati	ions)					
AM1	Worksite boundary facing scattered house in Nam Sang Wai					
AM5	Worksite boundary facing Fung Kat Heung					
AM6	Worksite boundary facing scattered near Route 3					
AM7	Worksite boundary facing scattered house in Nam Sang Wai					
<b>Construction Noise</b>	Construction Noise (4 Locations)					
NM3	Village House in Nam Sang Wai					
NM4	Village House in Nam Sang Wai					
NM6	Scattered House near Route 3					
NM7	Fung Kat Heung					

# MONITORING FREQUENCY AND PERIOD

- 5.15 The impact 24-Hour TSP monitoring was conducted at the designated stations once every 6 days in compliance with the updated EM&A manual. A total of 20 monitoring events were carried out in this reporting month.
- 5.16 The impact noise monitoring was conducted at the designated stations once every 6 days in compliance with the updated EM&A manual. A total of 24 monitoring events were carried out in this reporting month.

# MONITORING RESULTS WITH DATE AND TIME

5.17 The air quality monitoring data for this reporting month were summarized in **Table 5-3**.

Date	<b>24-Hour TSP (μg/m<sup>3</sup>)</b>						
Date	AM1	AM5	AM6	AM7			
06-Sep-07	16	90	70	39			
12-Sep-07	40	24	59	39			
18-Sep-07	85	181	108	91			
22-Sep-07	103	185	85	111			
28-Sep-07	78	54	39	32			
Average (Range)	65 (16–103)	107 (24–185)	72 (39–108)	62 (32–111)			

 Table 5-3
 Summary of Air Quality Monitoring Results

All 24-Hr TSP monitoring were preset to start at 00:00 on each monitoring date.

\* Action/Limit Level exceedances were recorded.

- 5.18 No Action/Limit Level exceedance was recorded in this reporting month.
- 5.19 The impact noise monitoring results are summarized in **Tables 5-4** to **5-7**.

Table 5-4Summary of Noise Monitoring Results at NM3

Date	Start Time	1st Leq5	2nd Leq5	3rd Leq5	4th Leq5	5th Leq5	6th Leq5	Leq30	Corrected * Leq30
01-Sep-07	10:46	47.6	46.3	61.7	49.3	45.7	47.5	54.7	57.7
07-Sep-07	14:41	47.0	47.2	47.1	47.1	46.5	47.1	47.0	50.0
13-Sep-07	10:54	53.2	51.5	52.3	53.3	53.3	52.1	52.7	55.7
19-Sep-07	10:56	53.2	49.3	50.5	54.4	51.6	50.5	51.9	54.9
24-Sep-07	11:00	48.1	48.6	49.4	52.0	50.7	50.0	50.0	53.0
29-Sep-07	10:49	48.6	49.4	52.0	50.7	50.0	48.3	50.0	53.0
Limit L	Limit Level							75	

\* A façade correction of +3 dB(A) has been added according to acoustical principles and EPD guidelines.

 $\label{eq:list} Z: Jobs \ 000\ TCS00310\ (DC-2005-02)\ 000\ Impact \ P\ 007\ R0411. doc Action-United Environmental Services and Consulting$ 



Date	Start Time	1st Leq5	2nd Leq5	3rd Leq5	4th Leq5	5th Leq5	6th Leq5	Leq30	Corrected * Leq30
1-Sep-07	9:53	55.3	54.1	57.2	56.6	53.9	53.6	55.3	58.3
7-Sep-07	13:44	51.9	53.6	50.0	49.4	48.5	49.5	50.9	53.9
13-Sep-07	9:57	57.0	58.6	60.5	60.5	62.3	61.5	60.4	63.4
19-Sep-07	9:42	54.5	53.0	52.6	52.8	56.2	54.2	54.1	57.1
24-Sep-07	9:43	59.8	61.5	59.9	59.4	59.7	59.9	60.1	63.1
29-Sep-07	9:46	55.4	54.6	55.2	53.6	56.4	55.1	55.1	58.1
Limit Level								75	

Table 5-5Summary of Noise Monitoring R	esults at NM4
--	---------------

\* A façade correction of +3 dB(A) has been added according to acoustical principles and EPD guidelines.

Table 5-6	Summary of No	bise Monitoring Results at NM6
-----------	---------------	--------------------------------

Date	Start Time	1st Leq5	2nd Leq5	3rd Leq5	4th Leq5	5th Leq5	6th Leq5	Leq30	Corrected * Leq30
1-Sep-07	13:35	57.4	56.6	67.1	57.4	56.8	57.6	61.1	
7-Sep-07	10:56	57.0	55.2	55.2	56.7	54.5	58.1	56.3	No
13-Sep-07	15:13	57.3	56.4	56.6	56.5	64.1	60.1	59.6	Correction
19-Sep-07	13:58	56.3	61.8	57.7	58.5	65.5	58.4	61.0	Required
24-Sep-07	14:12	56.5	56.3	59.4	58.2	57.2	58.6	57.8	
29-Sep-07	13:48	55.1	54.3	65.7	55.4	53.1	63.2	60.6	
Limit L	Limit Level								75

\* Noise monitoring was undertaken at the façade, correction was not necessary.

Table 5-7	Summary	of Noise Monitoring	g Results at NM7

Date	Start Time	1st Leq5	2nd Leq5	3rd Leq5	4th Leq5	5th Leq5	6th Leq5	Leq30	Corrected * Leq30
1-Sep-07	10:29	56.2	56.3	56.2	56.0	56.0	55.9	56.1	
7-Sep-07	14:30	48.4	49.0	49.6	49.6	50.6	51.9	50.0	No
13-Sep-07	10:35	51.1	51.4	49.7	50.3	50.0	49.0	50.3	Correction
19-Sep-07	10:22	54.3	52.4	52.9	53.5	53.0	51.6	53.0	Required
24-Sep-07	10:21	54.2	56.5	57.2	56.7	55.7	55.6	56.1	
29-Sep-07	10:27	52.3	51.4	52.9	51.5	49.2	52.5	51.8	
Limit L	Limit Level								75

\* Noise monitoring was undertaken at the façade, correction was not necessary.

### 5.20 The monitoring schedule for the next reporting month is shown in **Table 5-8.**

	Air Quality	
	All Quality	Noise Leq 30min
Mon		
Tue		
Wed		
Thu		
Fri		
Sat		
Sun		
Mon		
Tue		
Wed		
Thu		
Fri		
Sat		
Sun		
Mon		
Tue		
Wed		
Thu		
Fri		
Sat		
Sun		
Mon		
Tue		
Wed		
Thu		
Fri		
Sat		
Sun		
Mon		
Tue		
Wed		
	Tue Wed Thu Fri Sat Sun Tue Wed Thu Fri Sat Sun Mon Tue Wed Thu Fri Sat Sun Mon Tue Fri Sat Sun Fri Sat Sun Fri Sat Sun Thu Fri Sat Sun Tue Wed Thu Fri Sat Sun Tue Tue Wed Thu Tue Tue Tue Tue Tue Tue Tue Tue Tue Tu	TueWedWhetherThuFriSatSatMonTueWedThuFriSat </td

Table 5-8	Monitoring Schedule for	the Next Reporting Month
-----------	-------------------------	--------------------------

Monitoring Day Sunday or Public Holiday

#### WEATHER CONDITIONS DURING THE MONITORING MONTH

5.21 The meteorological data on the monitoring dates are summarized in Annex I.

#### **GRAPHICAL PLOTS OF TRENDS OF MONITORED PARAMETERS**

5.22 The graphical plots of air quality and construction noise monitoring data are presented in **Annex J**.

# MAJOR ACTIVITY CARRIED OUT DURING THE MONITORING MONTH

5.23 There were construction activities of sheet piling and trench excavation undertaken during the monitoring month.

# WEATHER CONDITIONS THAT AUGUST AFFECT THE MONITORING RESULTS

5.24 The weather conditions at the time of monitoring were considered acceptable for monitoring activities and did not have significant impact on the monitoring results obtained.

# **OTHER FACTORS INFLUENCING THE MONITORING RESULTS**

5.25 There were no other noticeable external factors generally affecting the monitoring results in this reporting month.

# QA/QC RESULTS AND DETECTION LIMITS

5.26 Not applicable.

# 6.0 REPORT ON NON-COMPLIANCE (NC), COMPLAINTS, NOTIFICATIONS OF SUMMONS (NoS) AND SUCCESSFUL PROSECUTIONS RECORD OF NON-COMPLIANCE OF ACTION AND LIMIT LEVELS

6.01 There was no Action or Limit Level exceedance in this reporting month.

#### **RECORD OF ENVIRONMENTAL COMPLAINTS RECEIVED**

6.02 There was no environmental complaint received in this reporting month.

#### RECORD OF NOTIFICATIONS OF SUMMONS AND SUCCESSFUL PROSECUTION

6.03 There was no notification of summons or prosecution received in this reporting month.

#### **REVIEW OF REASONS FOR AND IMPLICATIONS OF NC, COMPLAINTS AND NOS**

6.04 No NC, complaints or NoS received in this reporting month.

# DESCRIPTION OF FOLLOW-UP ACTIONS TAKEN

6.05 No NC, complaints or NoS received in this reporting month.

# 7.0 OTHERS

# **FUTURE KEY ISSUES**

7.01 Construction activities to be undertaken in October 2007 include concreting at Kam Tin Pumping Station (P1), excavation at Sha Po pumping station (P2), excavation, backfilling & concreting at Nam Sang Wai pumping station (P3), sheeting piling, excavation, pipe laying, backfilling, concreting, pipe jacking, grouting and extract sheet pile at Nam Sang Wai Road (S4); sheeting piling, excavation, pipe laying, backfilling, concreting, grouting and extract sheet pile at Pok Wai South Road (S5 & S6). Potential environmental impacts arising from the works include air quality, noise and water quality (particularly site runoff). Environmental mitigation measures will be properly implemented and maintained as per the Mitigation Implementation Schedule to ensure site environmental performance is acceptable.

# SOLID AND LIQUID WASTE MANAGEMENT STATUS

7.02 The quantities of waste for disposal or reuse in this reporting month are summarized in **Tables 7-1** and **7-2**.

Type of Waste	Quantity	<b>Disposal Location</b>
C&D Materials (Inert) (tons) – Disposed	8,929	Tuen Mun 38 Fill Bank
C&D Materials (Inert) (tons) – Reused	740	DSD Contract DC/2005/02
C&D Materials (Non-Inert) (tons)	0	NA
Chemical Waste (Litres)	0	NA
General Refuse (tons)	39	Refuse Collector

Table 7-1	Summary of Quantities of Waste for Disposal
-----------	---

Table 7-2	Summary of Quantities of Waste for Reuse/Recycling
-----------	--

Type of Waste	Quantity	Disposal Location
Metals for Recycling (kg)	0	NA
Paper for Recycling (kg)	0	NA
Plastics for Recycling (kg)	0	NA

7.03 There was no site effluent discharged but an estimated volume of less than  $50m^3$  of surface runoff was discharged in the reporting month.

# SUBMISSION OF PROFORMA


- 7.04 Representatives of the Engineer, the Contractor and ET carried out regular weekly joint site inspection on 04, 10, 19 and 25 September 2007 to evaluate the site environmental performance. The monthly IEC site inspection for September 2007 was held on 19 September 2007. No non-compliance was noted and eight observations were recorded in weekly and monthly site inspection.
- 7.05 Proforma of the weekly ET site inspection activities are presented in **Annex K**.



Annex A

**Project Site Layout** 

Z:\Jobs\2006\TCS00310 (DC-2005-02)\600\Impact\EP\September 2007\R0411 (Annex).doc Action-United Environmental Services and Consulting




.

n a sa an an an



Annex B

# **Project Organization and Management Structure**





Annex C

# **Construction Program**

Act ID	Description	Orig Total Perce		Late Late	AUG SEP OCT NOV DEC 27 03 10 17 24 01 08 15 22 29 05 12 19 26 03 10 17 24
Submission	· · · · · ·	Dur Float Compl	lete Start Finish	Start Finish	AUG SEP OUT NOV DEC 27 03 10 17 24 01 08 15 22 29 05 12 19 26 03 10 17 24
Design Submission					
SUN1700	Approve Temp Work - Sha Po P/Station	6d -	100 11JAN07 A 17SEP07	A 11JAN07 A 17SEP07 A	Approve Temp Work - Sha Po P/Station
Method Statement	Submission				
SUO1100	Approve Temp Work - Kam Tin P/Station	6d -	100 10NOV06 A 18SEP07	A 10NOV06 A 18SEP07 A	Approve Temp Work - Kam Tin P/Station
Preliminaries					
PR2900	Deliver Ductile Iron Pipe	800d 55d	57 29APR06 A 21NOV08	29APR06 A 30JAN09	
PR3100	Deliver Precast Concrete Pipe	800d 71d	59 24APR06 A 04NOV08	24APR06 A 30JAN09	
PR3300	Deliver Vitrified Clay Pipe	800d 40d	55 10APR06 A 09DEC08	10APR06 A 30JAN09	
PR3400	Structural Monitoring by ISE	835d 33d	56 06APR06 A 17DEC08	06APR06 A 30JAN09	
PR3500	Environmental monitoring by ET	814d 72d	60 06APR06 A 01NOV08	06APR06 A 30JAN09	
	Sewage Pumping Station				
Portion A Drainage and Due	rts				
Trench Method					
	Install Geotextile Filter to F/L of Base Slab	1d -108d	0 12OCT07 13OCT07	04JUN07 05JUN07	Install Geotextile Filter to F/L of Base Slab
Earthworks					
S1AG2100	Excavate to Formation Level	18d -108d	60 03SEP07 A 12OCT07	03SEP07 A 04JUN07	Excavate to Formation Level
S1AG2200	Fill Grade 200 Rockfill	3d -108d	30 19SEP07 A 16OCT07	19SEP07 A 07JUN07	Fill Grade 200 Rockfill
S1AG2250	Remove 4th Layer Waling & Strut	2d -108d	0 18OCT07 20OCT07	09JUN07 11JUN07	Remove 4th Layer Waling & Strut
S1AG2300	Backfill inside Void	9d -108d	0 10DEC07 19DEC07	02AUG07 11AUG07	Backfill inside
Formwork					
S1AJ1000	Erect Formwork to Base Slab	6d -108d	0 22OCT07 27OCT07	12JUN07 18JUN07	Erect Formwork to Base Slab
S1AJ1100	Erect Kicker to Base Slab	6d -108d	0 05NOV07 10NOV07	27JUN07 04JUL07	Erect Kicker to Base Slab
S1AJ1200	Erect Formwork to Wall Stem of Void	12d -108d	0 23NOV07 06DEC07	17JUL07 30JUL07	Erect Formwork to Wall Stem of
S1AJ1300	Erect Formwork to Top Slab of Void	4d -108d	0 20DEC07 24DEC07	13AUG07 16AUG07	- Erect F
Steel Reinforcem					
S1AK1000	Fix Re-bar to Base Slab	6d -108d	0 29OCT07 03NOV07	20JUN07 26JUN07	Fix Re-bar to Base Slab
S1AK1000 S1AK1100	Fix Re-bar to Wall Stem of Void	8d -108d	0 290C107 03NOV07 0 14NOV07 22NOV07	07JUL07 16JUL07	Fix Re-bar to Wall Stem of Void
S1AK1100	Fix Re-bar to Top Slab of Void	2d -108d	0 27DEC07 28DEC07	17AUG07 18AUG07	
In-Situ Concrete		20 -1000	2002001	100001	
S1AL1000	Cast Blinding Concrete	1d -108d	0 17OCT07 17OCT07		Cast Blinding Concrete
S1AL1100	Cast Base Slab	2d -108d	0 12NOV07 13NOV07		Cast Base Slab
S1AL1200	Cast Wall Stem of Void	2d -108d	0 07DEC07 08DEC07	31JUL07 01AUG07	Cast Wall Stem of Void
Geotechnical wor					
	EC05 AY10				Early bar
Data date 29SE				der Civil Engineerir	
Page number 1A				OSD Contract No. D	//2005/02 — Summary bar
			3-Month Rollin	g Programme - 3M0	I at 29 September 2007
c Primavera System	ns, Inc.				Finish milestone point

Act ID	Description	Orig Dur	Total Pe Float Co	ercent Early mplete Start	Early Finish	Late Start	Late Finish	AUG SEP 27 03 10 17 24	2007 NOV DEC 01 08 15 22 29 05 12 19 26 03 10 17 24
S1AP1000	Monitoring of Instruments	525d	-68d	44 16NOV06 A	24SEP08	16NOV06 A	05JUL08		
Additonal Works	/ Disruption								
Additional De	watering at KT P/S (Claim No. 036)								
S1AV1210	Install Pump & Equipment	0		100 11AUG07 A	01SEP07 A	11AUG07 A	01SEP07 A	Install Pump & Equipment	
S1AV1220	Testing & Comissioning	0		100 01SEP07 A	03SEP07 A	01SEP07 A	03SEP07 A	Testing & Comissioning	
S1AV1230	Dewatering to 500mm Below Formation	12d	-108d	70 03SEP07 A	04OCT07	03SEP07 A	26MAY07		Dewatering to 500mm Below Formation
	Sewage Pumping Station								
Portion B Drainage and Du	cts								
Trench Method									
S2BEA1400	Install Constantile Eilenste E/L of Doors Olek	44	0544	0.001/07	07101/07	2005000	2005000		■ Install Geotextile Filter to F/L of Base Slab
		1d		0 06NOV07	07NOV07	30DEC06	30DEC06 07FEB07		■ install Geotextile Filter to File of Base Stab
Earthworks	Install Geotextile Filter uo to -2.87mPD	1d	-251d	0 13DEC07	14DEC07	07FEB07	07FEB07		
Eannworks									
		-			1	-			
S2BG1300	Excavate to Level of 2nd Layer of Waling	6d		60 27AUG07 A		27AUG07 A			Excavate to Level of 2nd Layer of Waling
S2BG1400	Install 2nd Layer of Waling & Strut	4d		0 08OCT07	12OCT07	30NOV06	04DEC06		Install 2nd Layer of Waling & Strut
S2BG1500	Excavate to Level of 3rd layer of Waling	7d		0 12OCT07	22OCT07	05DEC06	12DEC06		Excavate to Level of 3rd layer of Waling
S2BG1600	Install 3rd Layer of Waling & Strut	4d		0 22OCT07	26OCT07	13DEC06	16DEC06		Install 3rd Layer of Waling & Strut
S2BG1700	Excavate to Formation Level	9d		0 26OCT07	06NOV07	18DEC06	29DEC06		Excavate to Formation Level
S2BG1800	Fill Grade 200 Rockfill	8d		0 07NOV07	16NOV07	02JAN07	10JAN07		Fill Grade 200 Rockfill
S2BG1850	Remove 3rd Layer of Waling & Strut	2d		0 17NOV07	20NOV07	12JAN07	13JAN07		Remove 3rd Layer of Waling & Strut
S2BG1860	Backfill to -2.87mPD	4d		0 14DEC07	19DEC07	08FEB07	12FEB07		Backfill to -2
S2BG1870	Remove 2nd Layer of Waling & Strut	2d	-251d	0 19DEC07	21DEC07	13FEB07	14FEB07		Remove
Formwork									
S2BJ1000	Erect Formwork to Base Slab	6d	-251d	0 20NOV07	27NOV07	15JAN07	20JAN07		Erect Formwork to Base Slab
S2BJ1100	Erect Kicker to Base Slab	6d	-251d	0 04DEC07	11DEC07	29JAN07	03FEB07		Erect Kicker to Base SI
Steel Reinforcem	nent								
S2BK1000	Fix Re-bar to Base Slab	6d	-251d	0 27NOV07	04DEC07	22JAN07	27JAN07		Fix Re-bar to Base Slab
S2BK1100	Fix Re-bar to Wall Stem of Void	8d	-251d	0 21DEC07	03JAN08	15FEB07	27FEB07		
In-Situ Concrete									
S2BL1000	Cast Blinding Concrete	1d	-251d	0 16NOV07	17NOV07	11JAN07	11JAN07		Cast Blinding Concrete
S2BL1100	Cast Base Slab	2d	-251d	0 11DEC07	13DEC07	05FEB07	06FEB07		Cast Base Slab
Geotechnical wo	rks								
S2BP1000	Monitoring of Instruments	414d	-17d	43 26FEB07 A	19,101.08	26FEB07 A	28JUN08		
Additonal Works				10 201 2201 A		_0. 2007 A	_0001100		
	larine Deposit (MD) (Claim No. 048)				1	1			
S2BV1290	Dispose MD to Stockpile Area at Works Area B	0		100 27AUG07 A				Dispose MD to Stockpile Area at Wor	
S2BV1300	Stockpile Area Full & Disposal of MD Suspended	0		100 01SEP07 A				Stockpile Area Full & Disposal of MD	
S2BV1310	Receive Instruction for Stockpile Area Extension	0		100 04SEP07 A				Receive Instruction for Stockpile	
S2BV1320	Price Enquiry from Subcon & Materials Ordering	0		100 05SEP07 A	15SEP07 A		15SEP07 A		n Subcon & Materials Ordering
S2BV1330	Vacate Material for Stockpile Area Extension	0		100 17SEP07 A	18SEP07 A	17SEP07 A	18SEP07 A		rial for Stockpile Area Extension Sampling at Stockpile Area Extension
S2BV1340	Baseline Sampling at Stockpile Area Extension	0		100 21SEP07 A	22SEP07 A	21SEP07 A	22SEP07 A	Baselin	
Finish date 26M	EC05 AY10 EP07			3-Monti	D	SD Contra	act No. DO	g Corp. Ltd. 5/2005/02 I at 29 September 2007	Early bar Progress bar Critical bar Summary bar ♦ Start milestone point ♦ Finish milestone point

Act ID	Description	Orig Dur		Percent Complete	Early Start	Early Finish	Late Start	Late Finish	AUG SEP		2007 OCT	NOV	26 03	DEC
S2BV1350	Construct Stockpile Area Extension	0			SEP07 A	29SEP07	19SEP07 A		27 03 10 17 2		01 08 15 22 29 onstruct Stockpile Area Extension	05 12 19	26 03	10 17 24
S2BV1360	Resume MD Disposal to Stockpile Area Extension	6d			SEP07	08OCT07	23NOV06	29NOV06			Resume MD Disposal to Stockpile	Area Extension		
Section 3 - Nam Sar	ng Wai Sewage Pumping Station									1				
Portion C														
Drainage and Du														
S3CEA1700	Install Geotextile Filter to F/L of Base Slab	1d	-189d	0 29	SEP07	29SEP07	07FEB07	08FEB07		l In	nstall Geotextile Filter to F/L of Base Slab			
S3CEA1750	Install Geotextile Filter up to -9.25mPD	1d	-189d	0 05	NOV07	06NOV07	17MAR07	17MAR07				Install Geotextile Filter up	to -9.25mPD	
S3CEA1800	Install Geotextile Filter up to -7.25mPD	1d	-189d	0 12	DEC07	13DEC07	28APR07	28APR07						Install Geotextile Filter
Pipework - Rising										i i				
Trench Method														
S3CFA1000	Twin Rising Main DN900	6d	-175d	0 12	NOV07	19NOV07	14APR07	20APR07				Twin R	ising Main DN900	
S3CFA1100	Twin Rising Main DN900 in Structure	4d	-181d	0 26	NOV07	30NOV07	21APR07	25APR07					Twin Rising	Main DN900 in Structure
S3CFA1200	CCTV Inspection of Pipeline	1d	125d	0 30	NOV07	01DEC07	07MAY08	07MAY08					CCTV Insp	pection of Pipeline
Earthworks														
_														
S3CG2300	Excavate to Formation Level	15d		100 04	ISEP07 A	28SEP07 A	04SEP07 A	28SEP07 A		Exc	cavate to Formation Level			
S3CG2400	Fill Grade 200 Rockfill	7d			SEP07 A	05OCT07	18SEP07 A				Fill Grade 200 Rockfill			
S3CG2420	Remove 7th Layer of Waling & Strut	4d			OCT07	110CT07	14FEB07	21FEB07			Remove 7th Layer of Waling	k Strut		
S3CG2450	Backfill to -9.25mPD	5d			NOV07	12NOV07	19MAR07	23MAR07				Backfill to -9.25m	PD	
S3CG2470	Remove 6th Layer of Waling & Strut	4d			NOV07	16NOV07	24MAR07	28MAR07		1		Remove 6th	Layer of Waling & S	Strut
S3CG2500	Backfill inside Void	5d			DEC07	18DEC07	05MAY07	10MAY07				·		Backfill inside \
S3CG2600	Backfill to -7.25mPD	5d			BDEC07	19DEC07	30APR07	05MAY07						Backfill to -7.2
S3CG2620	Remove 5th Layer of Waling & Strut	4d			DEC07	24DEC07	07MAY07	10MAY07						Remov
Formwork										1				
82C 11000	Erect Formwork to Peece Clob. 0.25mDD	64	1804	0 11	00707	1800707	2255B07	28FEB07			Erect Formwork to	Base Slab -9.25mPD		
S3CJ1000	Erect Formwork to Base Slab -9.25mPD Erect Kicker to Base Slab -9.25mPD	6d			OCT07	180CT07	22FEB07 08MAR07	14MAR07				Erect Kicker to Base Slab -9.25	mPD	
S3CJ1100 S3CJ1200		6d 12d			OCT07	02NOV07 10DEC07	12APR07	25APR07				Elect Nicker to base Slab -5.25		Erect Formwork to -7.25mF
S3CJ1200	Erect Formwork to -7.25mPD Erect Formwork to -4.80mPD	4d			DEC07	31DEC07	12AFR07 11MAY07	15MAY07		i i				
Steel Reinforcen		40	-1890	0 24	DEC07	SIDECON	TTWAT07	TSIMATO7						
S3CK1000	Fix Re-bar to Base Slab -9.25mPD	6d			BOCT07	26OCT07	01MAR07	07MAR07			Fix Re-t	ar to Base Slab -9.25mPD		
S3CK1100	Fix Re-bar to -7.25mPD	8d	-189d	0 16	NOV07	26NOV07	29MAR07	11APR07					Fix Re-bar to -7.2	5mPD
In-Situ Concrete														
										1   I				
S3CL1000	Cast Blinding Concrete	1d	-189d	0 05	OCT07	06OCT07	13FEB07	13FEB07			Cast Blinding Concrete			
S3CL1100	Cast Base Slab -9.25mPD	2d	-189d	0 02	NOV07	05NOV07	15MAR07	16MAR07				Cast Base Slab -9.25mPD		
S3CL1200	Cast Wall Stem to -7.25mPD	2d	-189d	0 10	DEC07	12DEC07	26APR07	27APR07						Cast Wall Stem to -7.25
Geotechnical wo	rks													
										1				
S3CP1000	Monitoring of Instruments	771d	-143d	57 06	APR06 A	10NOV08	06APR06 A	21MAY08						
Testing	1						1							
S3CS1000	Pressure Testing to Twin Rising Main DN900	12d	125d	0.01	DEC07	15DEC07	08MAY08	21MAY08						Pressure Testing to
Additonal Works		1 120	.200	0101			30	2						
	EC05								• • • • • • • • • • • • • • • • • • •				Early bar	
inish date 26M	AY10 EP07					Lead	er Civil F	ngineerin	g Corp. Ltd.				Progress bar	
Data date 29S Page number 3A								act No. DC					Critical bar	H LEADER
				3	B-Month				at 29 September 2007				<ul> <li>Summary bar</li> <li>Start mileston</li> </ul>	
c Primavera Syste	ms, Inc.					_							<ul> <li>Finish milesto</li> </ul>	

	Act ID	Description	Orig Dur	Total P Float Co	Percent Early omplete Start	Early Finish	Late Start	Late Finish	2007 AUG SEP OCT NOV DEC 27 03 10 17 24 01 08 15 22 29 05 12 19 26 03 10 17 24
300000000000000000000000000000	Additional	Dewatering at NSW P/S (Claim No. 037)							
			0		100 22AUG07 A	06SEP07 A	22AUG07 A	06SEP07 A	Dewatering to 500mm Below Formation
Specific and Statementance:		rs & RM in Portion D, F, G, H, I				1			
552300         interfacementation         No         77         No         70         77         No         No         70         70         No         70         70         No         No         70         No         No         70         No         No<		ination							
Numerical lange         Numerical	Crodina inves								
Numerical lange         Numerical									
Service I         Service I <t< td=""><td></td><td></td><td>589d4h</td><td>253d</td><td>77 310CT06 A</td><td>14MAR08</td><td>310CT06 A</td><td>17JAN09</td><td></td></t<>			589d4h	253d	77 310CT06 A	14MAR08	310CT06 A	17JAN09	
Bartine International									
Bartine International									
Scherite 0       Contract HOC1       Sin 44       C Databarro 100000000000000000000000000000000000			101d	49d	0 06NOV07	08MAR08	05JAN08	10MAY08	
Second Process         Second	Irenchiess	Method							
Bit Marken (and Marken (bit Mar	S4DFB11	00 Construct WOIC1	30d	49d	0 29SEP07	05NOV07	28NOV07	04JAN08	Construct WOIC1
Image: market and instantion         Note	S4DFB12	00 CCTV Inspection of Pipeline	3d	344d	0 06NOV07	08NOV07	31DEC08	03JAN09	CCTV Inspection of Pipeline
Barbon         Construction	Geotechnical	works							
Barbon         Barbon<									
Stratule	S4DP100	0 Monitoring of Instruments	556d	102d	48 02NOV06 A	16SEP08	02NOV06 A	17JAN09	
Britishio         Section			1			1		1	
Arthon         Toole         Toole <t< td=""><td>Ground Inves</td><td>igation</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></t<>	Ground Inves	igation							
Arthon         Toole         Toole <t< td=""><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></t<>									
Description         Description <thdescription< th=""> <thdescription< th=""></thdescription<></thdescription<>	S4FB102	D Boreholes & Instrumentation (H2 - H1)	9d	-7d	0 29SEP07	10OCT07	20SEP07	02OCT07	Boreholes & Instrumentation (H2 - H1)
Vertex vertex           Vertex vertex <td></td> <td></td> <td>730d4h</td> <td>116d</td> <td>63 27APR06 A</td> <td>30AUG08</td> <td>27APR06 A</td> <td>17JAN09</td> <td></td>			730d4h	116d	63 27APR06 A	30AUG08	27APR06 A	17JAN09	
SEREA 1000         0 NROD PSe & Manhole (HS - H7) 11 Blage         0 SS         1100         0 (DECOT         0 FEBOS         1040/7         1070/07           SEREA 1000         0 NROD PSe & Manhole (HS - H7) 11 Blage         0 de - 50         20 IAUUT / 1070/07         18AUU7 / 1070/07         18AUU7 / 1070/07           SEREA 1000         0 NROD PSe & Manhole (HS - H7) 11 Blage         0 de - 50         20 IAUUT / 1070/07         18AUU7 / 1070/07         18AUU7 / 1070/07           SEREA 1000         Onsmite Manhole HS         76         20 IAUUT / 1070/07         18AUU7 / 1040/07         18AUU7 / 1040/07         18AUU7 / 1040/07         18AUU7 / 1040/07         1040/07         1040/07         1040/07         1040/07         1040/07         1040/07         1040/07         1040/07         1040/07         1040/07         1040/07         1040/07         1040/07         1040/07 <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td>									
Stress Manual         Stress M									
SHFEB120       Jacking DN1200 (H3-H2)       446       456       201       BULUD7A       190/07       190	S4FEA10	00 DN900 Pipe & Manhole (H8 - H7) 1st Stage	53d	110d	0 01DEC07	04FEB08	19APR08	21JUN08	
SAFEB 140         Construct Manhale H8         272         293         0         INNOV07         14DEC07         OMNOV08         090E008         Construct Manhale H8         Construct M	Trenchless	Method							
Ser/EP 140         Construct Manhole H3         278         293         0         13M/V07         14DEC07         08M/V08         08BEC68         Construct Manhole H3         Construct	S4FEB11	20 Jacking DN1200 (H3 - H2)	46d	-5d	20 18JUL07 A	13NOV07	18JUL07 A	07NOV07	Jacking DN1200 (H3 - H2)
Find         Twin Reing Main DM500 (Ch8850)         1203         100         146500         146500         100         100         100         146500         146500         100         100         100         146500         146500         100         100         100         146500         146500         100         100         100         100         1465007         100         100         146507         100         100         100         100         100         100         100	S4FEB11	40 Construct Manhole H3				14DEC07	08NOV08		Construct Manhole H
SefFA100         Twin Raing Main DN500 (Ch8800 - Ch8850)         120g         100 (JLUNO7 A         135EP07 A         USLNO7 A         145E00 A         USLNO7 A         USLNO7 A         145E07 A	Pipework - Ri	sing Main							
SAFFA1800       Twin Rising Main DN700 (ChC2200 - ChC2280)       446	Trench Met	nod							
SAFFA1800       Twin Raing Man DN700 (ChC2200 - ChC2250)       458	S4FFA11	00 Twin Rising Main DN500 (ChB800 - ChB850)	120d		100 01JUN07 A	13SEP07 A	01JUN07 A	13SEP07 A	Twin Rising Main DN500 (ChB800 - ChB850)
SHFA2000       Twin Rising Main DN700 (ChC2300 - ChC2350)       4 5d       - 31d       0       28JAN04       240C107       14DEC07         SHFA2000       Twin Rising Main DN700 (ChC2300 - WOIC4)       93d      23d       0       28SEP07       21JAN08       240C107       14DEC07         SHFFA2000       Twin Rising Main DN700 (ChC2300 - WOIC4)       93d      23d       0       28SEP07       21JAN08       240C107       14DEC07         SHFFA2000       Twin Rising Main DN700 (ChC2300 - WOIC2)       30d       100       11JUIO7 A       13SEP07 A       11JUIO7 A       13SEP07 A       Construct WOIC2	S4FFA18		45d	-31d		28NOV07	29AUG07	23OCT07	Twin Rising Main DN700 (ChC2200 - ChC22
S4F7A2200         Twin Rsing Main DN700 (ChC2400 · WOIC4)         93d         -28d         0         298EP07         21JAN08         25AUG07         14DEC07           S4F7A2200         Twin Rsing Main DN700 (ChC2603 · H7)         52d         110d         0         298EP07         30NOV07         14FE03         18APR08           S4F7A2500         Construct WOIC2         30d         100         11JUL07         13SEP07A         10SEP07A         Construct WOIC2         Twin Rising Main DN700 (ChC2639 · H7)           S4FF81100         Construct WOIC2         30d         100         11JUL07         13SEP07A         25SEP07         Construct WOIC2         Twin Rising Main DN700 (ChC2639 · H7)           S4FF81100         Construct JackReceive Plis (AVIC6 · WOIC5)         57d         100 (BJAN07A         25SEP07         0SJAN07A         25SEP07         14DV07           S4FF81200         Construct WOIC4         30d         34d         0         29SEP07         0SIAN07A         25SEP07         0SIAN07A	S4FFA19	00 Twin Rising Main DN700 (ChC2250 - ChC2300)	45d	-31d	90 11JUL07 A	05OCT07	11JUL07 A	28AUG07	Twin Rising Main DN700 (ChC2250 - ChC2300)
S4F7A300       Twin Reing Main DN700 (ChC2639 - H7)       520       1100       0       298EP07       30N0V07       14FEB08       18APR08       Twin Reing Main DN700 (ChC2639 - H7)       Twin Reing Main DN700 (ChC2639 - H7)         S4FFA2500       Construct WOIC2       300       100       11JUL07 A       13SEP07 A       11JUL07 A       13SEP07 A       Construct WOIC2         Turnchess Mathod       S4FFB1100       Construct MOIC6 - WOIC5)       576       100       0SJAN07 A       25SEP07 A       0BJAN07 A       25SEP07 A	S4FFA20	00 Twin Rising Main DN700 (ChC2300 - ChC2350)	45d	-31d	0 28NOV07	23JAN08	240CT07	14DEC07	
S4FA2500         Construct WOIC2         30d         100         11JUL07 A         13SEP07 A         11JUL07 A         13SEP07 A         Construct WOIC2           S4FFA2500         Construct Jack/Receive Pits (AVIC6 - WOIC5)         57d         100         08JAN07 A         25SEP07 A         08JAN07 A <td>S4FFA22</td> <td>00 Twin Rising Main DN700 (ChC2400 - WOIC4)</td> <td>93d</td> <td>-29d</td> <td>0 29SEP07</td> <td>21JAN08</td> <td>25AUG07</td> <td>14DEC07</td> <td></td>	S4FFA22	00 Twin Rising Main DN700 (ChC2400 - WOIC4)	93d	-29d	0 29SEP07	21JAN08	25AUG07	14DEC07	
S4FB100         Construct Jack/Receive Pits (AVIC6 - WOIC5)         57d         100 (08JAN07 A         25SEP07 A         08JAN07 A	S4FFA23	00 Twin Rising Main DN700 (ChC2639 - H7)	52d	110d	0 29SEP07	30NOV07	14FEB08	18APR08	Twin Rising Main DN700 (ChC2639 - H7)
S4FFB1100       Construct Jack/Receive Pits (AVIC6 - WOIC5)       57d       100       0BJAN07 A       25SEP07 A	S4FFA25	00 Construct WOIC2	30d		100 11JUL07 A	13SEP07 A	11JUL07 A	13SEP07 A	Construct WOIC2
S4FFB1120       Jacking Twin DN700 (AVIC6 - WOIC5)       90d       -52d       0       29SEP07       17JAN08       30JUl07       14N0V07         S4FFB1200       Construct WOIC4       30d       34d       0       29SEP07       10N0V07       14DC07         Geotechnical works       S4FP1000       Monitoring of Instruments       774d       7d       51       05JUN06 A       17JAN09       05JUN06 A       17JAN09         Portion G       S4PP1000       Monitoring of Instruments       774d       7d       51       05JUN06 A       17JAN09       05JUN06 A       17JAN09         Portion G       Staf TB120       Staf	Trenchless	Method							
S4FFB1120       Jacking Twin DN700 (AVIC6 - WOIC5)       90d       -52d       0       29SEP07       17JAN08       30JUl07       14N0V07         S4FFB1200       Construct WOIC4       30d       34d       0       29SEP07       10N0V07       14DC07         Geotechnical works       S4FP1000       Monitoring of Instruments       774d       7d       51       05JUN06 A       17JAN09       05JUN06 A       17JAN09         Portion G       S4PP1000       Monitoring of Instruments       774d       7d       51       05JUN06 A       17JAN09       05JUN06 A       17JAN09         Portion G       Staf TB120       Staf	S4FFB11	00 Construct Jack/Receive Pits (AVIC6 - WOIC5)	57d		100 08JAN07 A	25SEP07 A	08JAN07 A	25SEP07 A	Construct Jack/Receive Pits (AVIC6 - WOIC5)
S4FFB1200       Construct WOIC4       30d       3dd       0       29SEP07       05N0V07       10N0V07       14DEC07       Construct WOIC4       Construct WOIC4         Geotechnical works       S4FP1000       Monitoring of Instruments       77dd       7d       51       05JUN06 A       17JAN09         Portion G       Ground Investigation       Ground Investigation       Early bar       Farly bar       Farly bar         Inish date       29SEP07       age number       4A       DSD Contract No. DC/2005/02       Summary bar       Summary bar         Summary bar       Summary bar       Summary bar       Summary bar       Summary bar       Summary bar			_						
S4FP1000       Monitoring of Instruments       774       7d       51       05JUN06 A       17JAN09         Portion G       Ground Investigation       Example 1       1000000000000000000000000000000000000									Construct WOIC4
Portion G Ground Investigation tart date 19DEC005 inish date 26MAY10 ata date 29SEP07 age number 4A 3-Month Rolling Programme - 3M01 at 29 September 2007									
Portion G Ground Investigation tart date 19DEC005 inish date 26MAY10 ata date 29SEP07 age number 4A 3-Month Rolling Programme - 3M01 at 29 September 2007									
Portion G Ground Investigation tart date 19DEC005 inish date 26MAY10 ata date 29SEP07 age number 4A 3-Month Rolling Programme - 3M01 at 29 September 2007	S4FP100	0 Monitoring of Instruments	774d	7d	51 05JUN06 A	09JAN09	05JUN06 A	17JAN09	
tart date       19DEC05         inish date       26MAY10         ata date       29SEP07         age number       4A         DSD Contract No. DC/2005/02         3-Month Rolling Programme - 3M01 at 29 September 2007	Portion G	-				1 ···			
inish date       29MAY10         idta date       29SEP07         age number       4A         3-Month Rolling Programme - 3M01 at 29 September 2007									
age number       4A         DSD Contract No. DC/2005/02         3-Month Rolling Programme - 3M01 at 29 September 2007	Finish date 2	6MAY10				ا-مم ا		naincari-	
3-Month Rolling Programme - 3M01 at 29 September 2007									Critical bar
					3-Montl				Summary bar
	c Primavera Sy	stems, Inc.					2		

Act ID	Description	Orig Dur	Total P Float Co		Early Finish	Late Start	Late Finish	
		-						
	Install Settlement Markers	748d4h	97d	61 21APR06 A	22SEP08	21APR06 A	17JAN09	
Pipework - Rising								
	·							
S4GFA1300	Twin Rising Main DN500 (ChB450 - ChB550)	84d	254d	0 29SEP07	10JAN08	08AUG08	17NOV08	
Trenchless Me	thod							
S4GFB1000	Construct Jack/Receive Plts (AVIC4 - P/S)	57d	18d	40 16AUG07 A	10NOV07	16AUG07 A	30NOV07	Construct Jack/Receive Pits (AVIC4 - P/S)
S4GFB1020	Jacking Twin DN500 (AVIC4 - P/S)	73d	18d	0 10NOV07	11FEB08	01DEC07	01MAR08	
Geotechnical wo	rks		1					
S4GP1000	Monitoring of Instruments	768d	50d	56 22APR06 A	19NOV08	22APR06 A	17JAN09	
Portion H								
Ground Investiga	tion							
S4HB1040	Boreholes & Instrumentation (ChC1302 - ChC1376)	10d	50d	0 16OCT07	270CT07	14DEC07	27DEC07	Boreholes & Instrumentation (ChC1302 - ChC1376)
S4HB1300	Install Settlement Markers	727d4h	118d	63 26MAY06 A	27AUG08	26MAY06 A	17JAN09	
Drainage and Du								
Trench Method								
S4HEA1100	DN500 Pipe & Manhole (A6 - A9)	100d	-54d	0 29SEP07	29JAN08	27JUL07	23NOV07	
S4HEA1200		90d		100 03JUL06 A	22SEP07 A	03JUL06 A	22SEP07 A	
S4HEA1400		109d		0 30NOV07	17APR08	21DEC07	09MAY08	
S4HEA1500		73d		55 04JUN07 A	08NOV07	04JUN07 A	29NOV07	DN400 Pipe & Manhole (A16 - A18)
S4HEA1900	DN300 Pipe & Manhole (B4 - B6)	67d	111d	0 23NOV07	15FEB08	12APR08	02JUL08	
S4HEA2000	DN300 Plpe & Manhole (B6 - B8)	44d	111d	0 02OCT07 *	22NOV07	16FEB08	11APR08	DN300 Pipe & Manhole (B6 - B8)
Pipework - Rising								
Trench Method								
S4HFA1200	Twin Rising Main DN700 (ChC290 - ChC410)	45d		100 03JUL06 A	22SEP07 A	03JUL06 A	22SEP07 A	A Twin Rising Main DN700 (ChC290 - ChC410)
S4HFA1500		42d		55 04JUN07 A	30NOV07	04JUN07 A	21DEC07	
S4HFA1800	Twin Rising Main DN700 (ChC850 - ChC950)	125d	-21d	0 04DEC07	10MAY08	09NOV07	15APR08	
S4HFA1900	Twin Rising Main DN700 (ChC950 - ChC1050)	87d	-21d	37 03MAY07 A	04DEC07	03MAY07 A	09NOV07	Twin Rising Main DN700 (ChC950 -
S4HFA3000	Construct AVIC9	20d	84d	0 04DEC07	29DEC07	18MAR08	15APR08	
S4HFA3100	Construct WOIC8	20d	84d	0 04DEC07	29DEC07	18MAR08	15APR08	
Geotechnical wo	rks		1 1		·		1	
S4HP1000	Monitoring of Instruments	846d	-55d	48 26MAY06 A	27MAR09	26MAY06 A	17JAN09	
Additonal Works	/ Disruption							
Turis D/A DN	700 0F04000 _ 0F04004 (0Fin No. 000)							
S4HV1080	700 ChC1620 - ChC1661 (Claim No. 026) Modify ELS & Construct Jack Pit & Receive Pit	60d	-106d	70 10AUG07 A	22OCT07	10AUG07 A	14JUN07	Modify ELS & Construct Jack Pit & Receive Pit
S4HV1090	Set up for Pipe Jacking	12d		0 230CT07	05NOV07	15JUN07	29JUN07	
S4HV1100	Jack Twin DN1200 Sleeve Pipes	36d		0 06NOV07	17DEC07	30JUN07	11AUG07	
S4HV1110	Install Twin DN700 DI Pipes & Grouting	36d		0 18DEC07	31JAN08	13AUG07	22SEP07	
Portion I								
Ground Investiga	tion							
S4IB1040	Boreholes & Instrumentation (ChD0 to ChD55)	8d	182d	0 29SEP07	09OCT07	14MAY08	22MAY08	Boreholes & Instrumentation (ChD0 to ChD55)
	EC05	1		1	1			Early bar
Data date 29S	AY10 EP07							ing Corp. Ltd.
Page number 5A				<b>• •</b> ••••••••••••••••••••••••••••••••••				DC/2005/02 — Summary bar
o Brimguese Cult	ma las			3-Monti	n Kolling	Program	ne - 3M0	I01 at 29 September 2007 ♦ Start milestone point Finish milestone point
c Primavera Syste	ms, inc.							Finish milestone point

Act ID	Description	Orig Dur	Total F Float C		Early Finish	Late Start	Late Finish	AUG SEP 27 03 10	17 24	2007 OCT 01 08 15 22 29 05	NOV 12 19 26 03	DEC
S4IB1300	Install Settlement Markers	736d4h	109d	62 26JUN06 A	06SEP08	26JUN06 A	17JAN09					
Drainage and Du	cts								1			
Trench Method									1			
S4IEA1320	DN500 Plpe & Manhole (C10 - C12)	54d	-27d	0 08DEC07	16FEB08	08NOV07	12JAN08					
S4IEA1500	DN500 Plpe & Manhole (C13 - C14)	81d	-27d	83 18MAY07 A	16OCT07	18MAY07 A	12SEP07			DN500 Plpe & Manhole (C13	- C14)	
S4IEA1600	DN500 Plpe & Manhole (C14 - C15)	45d	-27d	0 16OCT07	08DEC07	13SEP07	07NOV07					DN500 Plpe & Manhole (C14
S4IEA1820	DN500 Plpe & Manhole (C19 - C21)	82d	-35d	31 31AUG07 A	06DEC07	31AUG07 A	26OCT07					DN500 Plpe & Manhole (C19 - C
S4IEA2320	DN500 Plpe & Manhole (C31 - C32)	53d	-35d	0 06DEC07	13FEB08	27OCT07	29DEC07		i I			
Geotechnical wo	ks											
S4IP1000	Monitoring of Instruments	766d	-2d	49 28JUN06 A	21JAN09	28JUN06 A	17JAN09					
Section 5 - Sewers 8	RM in Portion E								1			
Portion E Preliminaries												
	Non Work Period 01 Nov 07 - 31 Mar 08	121d	0	0 01NOV07 *	31MAR08	01NOV07	31MAR08 *					
Ground Investiga												
	Install Settlement Markers (Stage 2)	138d		100 29MAR07 A	14SEP07 A	29MAR07 A	14SEP07 A	Ins	tall Settlement M	Aarkers (Stage 2)		
Drainage and Du												
Trenchiess Mer	100											
S5EEB1000	Construct Jack/Receive Pits (H11 - H10)	30d	70d	0 04OCT07 *	08NOV07	28DEC07	01FEB08				Construct Jack/Receive Pits (H11 - H	10)
S5EEB1020	Jacking DN600 (H11 - H10)	95d	70d	0 09NOV07	05MAR08	02FEB08	31MAY08		1			
Pipework - Rising	Main								i.			
Trench Method												
S5EFA1100	Twin Rising Main DN900 (ChA250 - ChA300)	26d	-9d	24 08SEP07 A	12NOV07	08SEP07 A	31OCT07 *				Twin Rising Main DN900 (ChA2	50 - ChA300)
S5EFA1200	Twin Rising Main DN900 (ChA300 - ChA350)	26d	-9d	40 06AUG07 A	18OCT07	06AUG07 A	08OCT07			Twin Rising Main DN900 (	ChA300 - ChA350)	
S5EFA1300	Twin Rising Main DN900 (ChA350 - ChA400)	26d		100 07JUL07 A	15SEP07 A	07JUL07 A	15SEP07 A	T	win Rising Main	DN900 (ChA350 - ChA400)		
S5EFA1800	Twin Rising Main DN900 (ChA600 - ChA650)	26d		100 01AUG07 A	20SEP07 A	01AUG07 A	20SEP07 A		Twin Risin	g Main DN900 (ChA600 - ChA650)		
S5EFA1900	Twin Rising Main DN900 (ChA650 - ChA700)	26d	-26d	0 29SEP07	31OCT07	29AUG07	28SEP07			Twin Ri	sing Main DN900 (ChA650 - ChA700)	
S5EFA2000	Twin Rising Main DN900 (ChA700 - ChA750)	26d	-26d	0 01NOV07	30NOV07	29SEP07	31OCT07 *				Twin F	Rising Main DN900 (ChA700 - ChA7
S5EFA2100	Twin Rising Main DN900 (ChA750 - ChA800)	26d	-12d	16 24SEP07 A	14NOV07	24SEP07 A	31OCT07 *				Twin Rising Main DN900 (Ch	A750 - ChA800)
S5EFA2200	Twin Rising Main DN900 (ChA800 - ChA850)	26d	-12d	40 18SEP07 A	18OCT07	18SEP07 A	05OCT07			Twin Rising Main DN900 (	ChA800 - ChA850)	
S5EFA2300	Twin Rising Main DN900 (ChA850 - ChA900)	26d		100 28JUL07 A	28SEP07 A	28JUL07 A	28SEP07 A	1 1 1	1	Twin Rising Main DN900 (ChA850 - ChA900)		
S5EFA3400	Twin Rising Main DN900 (ChA1400 - ChA1450)	26d	-2d	0 03OCT07	03NOV07	29SEP07	31OCT07 *				n Rising Main DN900 (ChA1400 - ChA145	50)
S5EFA3500	Twin Rising Main DN900 (ChA1450 - ChA1500)	26d	-2d	92 13AUG07 A	03OCT07	13AUG07 A	28SEP07		1	Twin Rising Main DN900 (ChA1450 - ChA1500)		
S5EFA3600		26d		100 27JUL07 A	08SEP07 A		08SEP07 A	Twin Rising	Main DN900 (C	hA1500 - ChA1550)		
S5EFA4000	Twin Rising Main DN900 (ChA1700 - ChA1750)	26d	0	0 20SEP07 A	31OCT07	20SEP07 A	310CT07 *			Twin Ri	sing Main DN900 (ChA1700 - ChA1750)	
S5EFA4100		20d	125d	0 18OCT07	12NOV07	25MAR08	17APR08		1		Construct IC1	
Trenchless Met	hod											
S5EFB1040	Install Twin DN900 (ChA18 - ChA208)	30d	-142d	90 14MAY07 A	03OCT07	14MAY07 A	13APR07		1	Install Twin DN900 (ChA18 - ChA208)		
Geotechnical wo									1			
S5EP1000	Monitoring of Instruments	535d	47d	67 01AUG06 A	10MAY08	01AUG06 A	05JUL08					
Section 6 - Sewers in									1			
Portion J									1			
	EC05										Early ba	
Data date 29SE	EP07							g Corp. Ltd.			Progress Critical b	
Page number 6A				0 Ma		SD Contra			2007		Summa	ry bar
o Primavara Susta				3-Wont	Rolling	Program	me - 3M0	1 at 29 September	2007		<ul> <li>Start mil</li> <li>Finish m</li> </ul>	
c Primavera Syster	ns, mc.											ilestone point

	Act ID	Description	Orig Dur	Total Float	Percent Complete	Early Start	Early Finish	Late Start	Late Finish	2007 AUG SEP OCT NOV DEC 27 03 10 17 24 01 08 15 22 29 05 12 19 26 03 10 17 24
Grou	und Investigati	ion					·	·		
s	S6JB1060	Boreholes & Instrumentation D8	13d	l 26d	0	29SEP07	15OCT07	01NOV07	15NOV07	Boreholes & Instrumentation D8
s	S6JB1500	Install Settlement Marker 1st Stage	765d	-2d	57	20APR06 A	11NOV08	20APR06 A	08NOV08	
s	S6JB2100	Install Settlement Markers 2nd Stage	600d4h	149d	59	07JUL06 A	30JUL08	07JUL06 A	29JAN09	
	hage and Duc									
Ire	ench Method									
s	S6JEA1800	TTA JA8-2 DN400 Pipe & Manhole (D16 - D18)	75d	-288d	8	30AUG07 A	20DEC07	30AUG07 A	02JAN07	TTA JA8-2 D
s	S6JEA1810	TTA JA8-2 Road Reinstatement	6d	-288d	0	21DEC07	29DEC07	03JAN07	09JAN07	
s	S6JEA2520	TTA JB7-1 DN400 Pipe & Manhole (D31 - D32)	88d	-398d	20	11SEP07 A	31DEC07	11SEP07 A	26AUG06	
s	S6JEA3100	DN400 Pipe & Manhole (D37 - D40)	87d	-2d	68	28MAR07 A	02NOV07	28MAR07 A	31OCT07	DN400 Pipe & Manhole (D37 - D40)
s	S6JEA3200	DN300 Pipe & Manhole (D40 - D42)	65d	l -2d	0	02NOV07	21JAN08	31OCT07	18JAN08	
s	S6JEA3920	TTA JD1-2 DN750 Pipe & Manhole (E2 - E3)	55d	-332d	70	03JUL07 A	20OCT07	03JUL07 A	05SEP06	TTA JD1-2 DN750 Pipe & Manhole (E2 - E3)
S	S6JEA4000	TTA JD2 DN750 Pipe & Manhole (E3 - E5)	74d	-332d	0	20OCT07	18JAN08	06SEP06	04DEC06	
S	S6JEA4700	TTA JD-9 DN750 Pipe & Manhole (E14 - E15)	63d	252d	0	29SEP07	13DEC07	06AUG08	21OCT08	TTA JD-9 DN750 Pipe
S	S6JEA4710	TTA JD-9 Road Reinstatement	6d	252d	0	14DEC07	20DEC07	22OCT08	28OCT08	TTA JD-9 Ro
Tre	enchless Meth	hod								
S	S6.IEB1100	Construct Jack/Receive Pits (D6 - D7)	28d	-52d	0	13DEC07	17JAN08	12OCT07	14NOV07	
	technical work		200	020		1002001	110/ 4100	1200101	1 110 101	
	20 10 1000		4470	0501			00144.040		00.141100	
	S6JP1000 tonal Works /	Monitoring of Instruments	11780	-352d	37	21APR06 A	30MAR10	21APR06 A	29JAN09	
Addit	IONAL WORKS /									
		A/C Watermain (Claim No. 019)								
	S6JV1350	TTA JA6 W/M Temporary Diversion	0			27AUG07 A		27AUG07 A		TTA JA6 W/M Temporary Diversion
	S6JV1530	TTA JB3-1 W/M Temporary Diversion	18d			29SEP07	22OCT07	18JUN07	10JUL07	TTA JB3-1 W/M Temporary Diversion
	S6JV1550	TTA JB3-2 W/M Temporary Diversion	18d			23OCT07	12NOV07	20NOV07	10DEC07	TTA JB3-2 W/M Temporary Diversion
	S6JV1570	TTA JB2-2 W/M Temporary Diversion	18d			13NOV07	03DEC07	24JAN08	16FEB08	TTA JB2-2 W/M Temporary Diversion
	S6JV1590	TTA JB2-1 W/M Temporary Diversion	18d			04DEC07	24DEC07	21APR08	12MAY08	
	S6JV1610	TTA JB1-1 W/M Temporary Diversion	18d	l 159d	0	27DEC07	17JAN08	12JUL08	01AUG08	
	t <mark>am Tin Rd Ut</mark> S6JV2750	til Obs D30-D32 (Claim No. 075) Dig Trial Pit for Relocation of Public Light	0		100	28AUG07 A	29AUG07 A	28AUG07 A	29AUG07 A	Dig Trial Pit for Relocation of Public Light
	S6JV2760	ER Instruct to Remove Ext. Gully & Pipe	0			27SEP07 A	27SEP07 A	27SEP07 A	27SEP07 A	IER Instruct to Remove Ext. Gully & Pipe
	S6JV2770	Commence Driving Sheetpile 1st Stage	0			11SEP07 A	11SEP07 A	11SEP07 A	11SEP07 A	Commence Driving Sheetpile 1st Stage
_	S6JV2780	Dig Trial Pit to Locate Ext Utilities 2nd Stage	12d			24SEP07 A	04OCT07	24SEP07 A	03JUN06	Dig Trial Pit to Locate Ext Utilities 2nd Stage
	S6JV2790	Shift Ext CLP Cable	0			08SEP07 A	08SEP07 A	08SEP07 A	08SEP07 A	I Shirit Ext CLP Cable
_	S6JV2800	Relocate Ext Public Light	4d	-398d		29SEP07	040CT07	29MAY06	03JUN06	Relocate Ext Public Light
	S6JV2810	Remove Ext. Gully & Pipe	0			27SEP07 A	27SEP07 A	27SEP07 A	27SEP07 A	Remove Ext. Gully & Pipe
_	S6JV2820	Commence Driving Sheetpile 2nd Stage	1d	-398d		05OCT07	05OCT07	03JUN06	05JUN06	Commence Driving Sheetpile 2nd Stage
	7 - Sewers in									
Portion										
Grou	und Investigati									
S	S7KB1500	Install Settlement Markers	423d4h	1 36d	98	08MAY06 A	09OCT07	08MAY06 A	21NOV07	Install Settlement Markers
	hage and Duc									
Tre	ench Method									
s	S7KEA1000	DN600 Pipe & Manhole (M1 - M2)	51d	1	100	13JUN07 A	30AUG07 A	13JUN07 A	30AUG07 A	DN600 Pipe & Manhole (M1 - M2)
Start date	e 19DE	EC05	1	1	1	I	1	1	1	Early bar
Finish da	ate 26MA	AY10					Lead	er Civil Fr	naineerin	g Corp. Ltd.
Data date Page nur	e 29SE mber 7A							D Contra		22005/02
						3-Mont				at 29 September 2007
c Prima	avera System	ns, Inc.								Finish milestone point

Act ID	Description	Orig Dur	Total Float	Percent Early Complete Start	Early Finish	Late Start	Late Finish	2007 AUG SEP OCT NOV DEC 27 03 10 17 24 01 08 15 22 29 05 12 19 26 03 10 17 24
S7KEA1	DN750 Pipe & Manhole (M4 - M6)	126d	-100d	60 03APR07 A	29NOV07	03APR07 A	31JUL07	DN750 Pipe & Manhole (M4 - M6)
S7KEA1	90 DN750 Plpe & Manhole (M7 - M8)	50d	-62d	0 29SEP07	28NOV07	18JUL07	13SEP07	DN750 Pipe & Manhole (M7 - M8)
S7KEA1	00 DN900 Pipe & Manhole (M8 - M10)	51d	-78d	0 17DEC07	21FEB08	14SEP07	15NOV07	
S7KEA1	00 DN900 Plpe & Manhole (M10 - M11)	57d4h	-78d	80 23JAN07 A	13OCT07	23JAN07 A	12JUL07	DN900 Pipe & Manhole (M10 - M11)
S7KEA1	DN900 Pipe & Manhole (M11 - M12) Stage 2	54d	-78d	0 13OCT07	17DEC07	13JUL07	13SEP07	DN900 Pipe & M
S7KEA1	00 DN900 Pipe & Manhole (M14 - M15)	51d	-128d	45 27DEC06 A	02NOV07	27DEC06 A	31MAY07	DN900 Pipe & Manhole (M14 - M15)
S7KEA1	00 DN900 Pipe & Manhole (M15 - M16)	93d	-128d	0 03NOV07	26FEB08	01JUN07	19SEP07	
S7KEA2	00 DN400 Pipe & Manhole (M21 - M16a)	32d	-62d	30 29AUG07 A	29NOV07	29AUG07 A	14SEP07	DN400 Pipe & Manhole (M21 - M16a)
S7KEA2	20 DN375 Pipe & Manhole (S1 - S2)	24d	-62d	90 12SEP07 A	01DEC07	12SEP07 A	17SEP07	DN375 Pipe & Manhole (S1 - S2)
S7KEA2	40 DN1650 Pipe & Manhole (S2 - Outfall)	24d	-62d	0 01DEC07	02JAN08	18SEP07	17OCT07	
Trenchless	Method	1						
S7KEB1	00 Construct Jack/Receive Pits (M4 - M19)	30d	-170d	30 24AUG07 A	26OCT07	24AUG07 A	28MA D07	Construct Jack/Receive Pits (M4 - M19)
S7KEB1		72d			22JAN08	24A0G07 A 29MAR07	28JUN07	
S7KEB1		97d4h		60 18NOV06 A	15NOV07	18NOV06 A	13SEP07	Jacking DN450 (M8 - M20)
S7KEB1	<b>5</b> ( )	970411 27d			17DEC07	180CT07	19NOV07	Construct Manho
S7KEB1		48d4h	-24u -1d	68 02DEC06 A	17DEC07 18OCT07	02DEC06 A	170CT07	Jacking DN900 (M13 - M14)
	20 Jacking DN900 (M13 - M14) 240 Construct Manholes M13 & M14	400411 27d		0 180CT07	20NOV07	180CT07	19NOV07	Construct Manholes M13 & M14
Geotechnica		270	-10	0 1800107	20100007	1800107	19100007	
Colocimica								
					1			<b>a</b>
S7KP100		569d	-122d	71 24MAY06 A	23APR08	24MAY06 A	21NOV07	
Additonal Wo	rks / Disruption							
Conflict o	Ext. Util. at M/H M4 (Claim No. 052)							
S7KV22	0 Comment & Approve Method Statement	30d	-170d	90 28JUL07 A	29SEP07	28JUL07 A	03MAR07	Comment & Approve Method Statement
	rvation and Protection of Trees							
All Portions Landscape S	oftworks and Establishment Works							
			-					
S8QR11		744d	0	47 29JUL06 A	29JAN09	29JUL06 A	29JAN09	
Decontaminatior Portion B	WORKS							
Decontamina	lion							
S9BU10	0 Decontamination Works	48d	143d	0 06NOV07	04JAN08	03MAY08	28JUN08	
002010		FOG	1.50	0,00.00	1	1-5		



Leader Civil Engineering Corp. Ltd. DSD Contract No. DC/2005/02 3-Month Rolling Programme - 3M01 at 29 September 2007





Annex D

# **Photographical Records – Noise Barrier On-Site**











Annex E


# **Locations of Monitoring Stations**



















Annex F

## **Event and Action Plan**

Z:\Jobs\2006\TCS00310 (DC-2005-02)\600\Impact\EP\September 2007\R0411 (Annex).doc Action-United Environmental Services and Consulting

#### Event and Action Plan for Construction Phase Air Quality

EVENT		AC <sup>.</sup>	TION	
	ET Leader	IEC	Engineer	Contractor
Action Level				
one sample	<ol> <li>Identify source (s) of exceedance and inform IEC, Contractor and Engineer</li> <li>Repeat dust measurements to confirm findings</li> <li>Increase monitoring frequency to daily</li> <li>Assess efficacy of remedial measures and keep the Contractor, IEC, and Engineer informed</li> </ol>	<ol> <li>Check monitoring data submitted by ET</li> <li>Check monitoring data trends and Contractors working methods</li> <li>Check and confirm Contractors proposed remedial actions and working methods are appropriate</li> </ol>	<ol> <li>Confirm receipt of notification of exceedance in writing</li> <li>Remind the Contractor of his contractual obligations and review the Contractor's working methods</li> <li>Discuss remedial actions with the Contractor and IEC</li> <li>Inform complainant of actions taken, if necessary</li> </ol>	<ol> <li>Rectify any unacceptable practice</li> <li>Liaise with Engineer and IEC to develop appropriate remedial measures to reduce dust impact</li> <li>Amend working methods and remedial proposals if required by the Engineer or IEC</li> <li>Implement the agreed remedial actions upon instruction from the Engineer and IEC</li> </ol>
Exceedance for two or more consecutive samples	<ol> <li>Identify source (s) of exceedance and inform IEC, Contractor and Engineer</li> <li>Repeat measurements to confirm findings</li> <li>Increase the monitoring frequency to daily to assess the efficacy of remedial measures and keep the Contractor informed</li> <li>Discuss remedial actions with IEC and Contractor</li> <li>If exceedance continues, arrange meeting with Engineer, IEC and Contractor to review working practices and identify further remedial actions</li> <li>If exceedance stops, inform the Contractor and cease additional monitoring</li> </ol>	<ol> <li>Check monitoring data submitted by ET</li> <li>Check monitoring data trends and Contractors working methods</li> <li>Discuss with Contractor and Engineer on possible remedial measures</li> <li>Check and confirm Contractors proposed remedial measures are appropriate</li> <li>Determine the efficacy of remedial actions and keep the Engineer informed</li> </ol>	<ol> <li>Confirm receipt of notification of exceedance in writing</li> <li>Remind the Contractor of his contractual obligations and review the Contractor's working methods</li> <li>Discuss remedial actions with the Contractor and IEC</li> <li>Ensure remedial measures are properly implemented</li> <li>Inform complainant of actions taken, if necessary.</li> </ol>	<ol> <li>Rectify any unacceptable practice, if possible</li> <li>Submit proposals for remedial actions to Engineer and IEC within three working days of notification</li> <li>Discuss and amend remedial actions, if required, by the Engineer and IEC</li> <li>Implement the remedial action (s) immediately upon instruction from the Engineer Discuss with Engineer and IEC, to optimise the effectiveness of the agreed remedial actions</li> </ol>
Limit Level				

EVENT	ACTION											
	ET Leader	IEC	Engineer	Contractor								
Exceedance for one sample Exceedance for	<ol> <li>Identify source (s) of exceedance and inform IEC, Contractor and Engineer</li> <li>Repeat dust measurements to confirm findings</li> <li>Increase monitoring frequency to daily</li> <li>Assess efficacy of remedial measures and keep the Contractor, IEC, Engineer and EPD informed</li> </ol>	<ol> <li>Check monitoring data submitted by ET</li> <li>Check monitoring data trends and Contractors working methods</li> <li>Check and confirm Contractors proposed remedial actions and working methods are appropriate</li> <li>Check and confirm Contractors proposed remedial measures are appropriate</li> <li>Determine the efficacy of remedial actions and keep the Engineer informed</li> </ol>	<ol> <li>Confirm receipt of notification of exceedance in writing</li> <li>Remind the Contractor of his contractual obligations and review the Contractor's working methods</li> <li>Discuss remedial actions with the Contractor and IEC,</li> <li>Ensure remedial measures are properly implemented</li> <li>Inform complainant of actions taken, if necessary.</li> </ol>	<ol> <li>Take immediate action to avoid further exceedance</li> <li>Submit proposals for remedial actions to Engineer and IEC within three working days of notification</li> <li>Discuss and amend remedial actions, if required, by the Engineer and IEC</li> <li>Implement the remedial action (s) immediately upon instruction from the Engineer</li> <li>Discuss with Engineer and IEC, to optimise the effectiveness of the agreed remedial actions</li> </ol>								
Exceedance for two or more consecutive samples	<ol> <li>Identify source (s) of exceedance and inform IEC, Contractor and Engineer</li> <li>Repeat measurements to confirm findings</li> <li>Increase the monitoring frequency to daily to assess the efficacy of remedial measures and keep the Contractor informed</li> <li>Discuss remedial actions with IEC and Contractor</li> <li>If exceedance continues, arrange meeting with Engineer, IEC and Contractor to review working practices and identify further remedial actions</li> <li>If exceedance stops, inform the Contractor and cease additional monitoring.</li> </ol>	<ol> <li>Discuss with Contractor and Engineer on possible remedial measures</li> <li>Check and confirm Contractors proposed remedial measures are appropriate</li> <li>Determine the efficacy of remedial actions and keep the Engineer informed</li> </ol>	<ol> <li>Confirm receipt of notification of exceedance in writing</li> <li>Remind the Contractor of his contractual obligations and review the Contractor's working methods</li> <li>Discuss remedial actions with the Contractor and IEC</li> <li>Ensure remedial measures are properly implemented</li> <li>If exceedance continues, instruct the Contractor to stop the relevant portion of work until the exceedance is abated</li> <li>Inform complainant of actions taken, if necessary.</li> </ol>	<ol> <li>Rectify any unacceptable practice, if possible</li> <li>Submit proposals for remedial actions to Engineer and IEC within three working days of notification</li> <li>Discuss and amend remedial actions, if required, by the Engineer and IEC</li> <li>Implement the remedial action (s) immediately upon instruction from the Engineer</li> <li>Discuss with Engineer and IEC, to optimise the effectiveness of the agreed remedial actions</li> </ol>								

Event and Actio	n Plan for Construction Noise			
EVENT		ACTION		
	ET Leader	IEC	Engineer	Contractor
Limit Level				
Exceedance for one sample	<ol> <li>Identify source (s) of exceedance and inform IEC, Contractor and Engineer</li> <li>Repeat dust measurements to confirm findings</li> <li>If repeat measurements confirm exceedance ,increase monitoring frequency to daily</li> <li>Assess efficacy of remedial measures and keep the Contractor, IEC, and Engineer informed</li> <li>If exceedance stops, inform Contractor and cease additional noise monitoring</li> </ol>	<ol> <li>Check monitoring data submitted by ET</li> <li>Check monitoring data trends and Contractors working methods</li> <li>Check and confirm Contractors proposed remedial actions and working methods are appropriate</li> </ol>	<ol> <li>Confirm receipt of notification of exceedance in writing</li> <li>Remind the Contractor of his contractual obligations and review the Contractor's working methods</li> <li>Discuss remedial actions with the Contractor and IEC</li> <li>Inform complainant of actions taken, if necessary</li> </ol>	<ol> <li>Rectify any unacceptable practice</li> <li>Liaise with Engineer and IEC to develop appropriate remedial measures to reduce noise impact</li> <li>Amend working methods and remedial proposals if required by the Engineer or IEC</li> <li>Implement the agreed remedial actions upon instruction from the Engineer and IEC</li> </ol>
Exceedance for two or more consecutive samples	<ol> <li>Identify source (s) of exceedance and inform IEC, Contractor and Engineer</li> <li>Repeat measurements to confirm findings</li> <li>Increase the monitoring frequency to daily</li> <li>Discuss remedial actions with IEC, Engineer and the EPD</li> <li>Assess the efficacy of remedial measures and keep the Contractor informed</li> <li>If exceedance continues, arrange meeting with Engineer, IEC and Contractor to review working practices and identify further remedial actions</li> <li>If exceedance stops, inform the Contractor and cease additional monitoring.</li> </ol>	<ol> <li>Check monitoring data submitted by ET</li> <li>Check monitoring data trends and Contractors working methods</li> <li>Discuss with Contractor and Engineer on possible remedial measures</li> <li>Check and confirm Contractors proposed remedial measures are appropriate</li> <li>Determine the efficacy of remedial actions and keep the Engineer informed</li> </ol>	<ol> <li>Confirm receipt of notification of exceedance in writing</li> <li>Remind the Contractor of his contractual obligations and review the Contractor's working methods</li> <li>Discuss remedial actions with the Contractor and IEC</li> <li>Ensure remedial measures are properly implemented</li> <li>If exceedance continues, instruct the Contractor to stop the relevant portion of work until the exceedance is abated</li> <li>Inform complainant of actions taken, if necessary.</li> </ol>	<ol> <li>Rectify any unacceptable practice, if possible</li> <li>Submit proposals for remedial actions to Engineer and IEC within three working days of notification</li> <li>Discuss and amend remedial actions, if required, by the Engineer and IEC</li> <li>Implement the remedial action (s) immediately upon instruction from the Engineer</li> <li>Discuss with Engineer and IEC, to optimise the effectiveness of the agreed remedial actions</li> <li>Stop the relevant portion of work as determined by the Engineer until the exceedance is abated</li> </ol>



Annex G

## **Mitigation Implementation Schedule**

EIA* Ref.	EM&A Ref	Environmental Protection Measures	Objectives of the Recommended Measures & Main Concerns	Location of the measure	Implementation Agent	Imple Stage		tatio	n	Relevant Legislation & Guidelines
						Des	С	0	Dec	
		CONSTRUCTION PHASE								
3.5	A1	<ul> <li>AIR QUALITY - Construction Phase</li> <li>The following measures are enforceable under the Air Pollution Control (Construction Dust) Regulations</li> <li>Site boundary and entrance <ul> <li>where a site boundary adjoins a road, street, service lane or other area accessible to the public, hoarding of not less than 2.4 m high from ground level should be provided along the boundaries of the seven pumping stations sites and the works area where the Engineer's site office and the Contractor's site office erected;</li> </ul> </li> </ul>	To prevent access to the site and control potential dust impacts from construction works.	Site wide and throughout the full duration of the construction contract.	The Contractor		~			Part III, Clause 13 (c), Air Pollution Control (Construction Dust) Regulations
3.5	A2	<ul> <li>Access Road</li> <li>the portion of any road leading only to a construction site that is within 30 m of a discernible or designated vehicle entrance or exit should be kept clear of dusty materials;</li> </ul>	To control potential dust impacts from vehicle movements.	Site wide and throughout the full duration of the construction contract.	The Contractor		~			Part III, Clause 14, (b), Air Pollution Control (Construction Dust) Regulations
3.5	A3	<ul> <li>Stockpiling of Dusty Materials</li> <li>any stockpile of dusty materials should be either covered entirely by impervious sheeting and placed in an area sheltered on the top and the 3 sides or sprayed with water so as to maintain the entire surface wet;</li> </ul>	To control potential dust impacts during excavation and stockpiling activities.	Site wide and throughout the full duration of the construction contract.	The Contractor		~			Part IV, Clause 18, (a, b & c), Air Pollution Control (Construction Dust) Regulations
3.5	A4	<ul> <li>Loading, unloading or transfer of dusty materials</li> <li>all dusty materials should be sprayed with water or a dust suppression chemical immediately prior to any loading and unloading so as to maintain the dusty materials wet;</li> </ul>	To control potential dust impacts during material handling and truck movements.	Site wide and throughout the full duration of the construction contract.	The Contractor		~			Part IV, Clause 19, Air Pollution Control (Construction Dust) Regulations
3.5	A5	<ul> <li>Use of vehicles</li> <li>every vehicle should be washed to remove any dusty materials from its body and wheels immediately before leaving a construction site;</li> </ul>	To control potential dust impacts from vehicle movements.	Site wide and throughout the full duration of the construction contract.	The Contractor		√			Part IV, Clause 21, (1), Air Pollution Control (Construction

EIA* Ref.	EM&A Ref	Environmental Protection Measures	Objectives of the Recommended Measures & Main Concerns	Location of the measure	Implementation Agent	Imple Stage		tatio	n	Relevant Legislation & Guidelines
						Des	С	0	Dec	
3.5	A6	<ul> <li>where a vehicle leaving a construction site is carrying a load of dusty materials, the load should be covered entirely by clean impervious sheeting to ensure that the dusty materials do not leak from the vehicle;</li> </ul>	To control potential dust impacts during material transportation.	Site wide and throughout the full duration of the construction contract.	The Contractor		~			Dust) Regulations Part IV, Clause 21, (2), Air Pollution Control (Construction Dust) Regulations
3.5	A7	<ul> <li>Power-driven drilling, and cutting</li> <li>water should be continuously sprayed on the surface where any mechanical breaking operation that causes dust emission is carried out, unless the process is accompanied by the operation of an effective dusty extraction and filtering device;</li> </ul>	To control potential dust impacts during mechanical breaking.	Site wide and throughout the full duration of the construction contract.	The Contractor		~			Part IV, Clause 22, Air Pollution Control (Construction Dust) Regulations
3.5	A8	<ul> <li>Excavation and earth moving</li> <li>the working area of excavation should be sprayed with water immediately before, during and immediately after the operation so as to maintain the entire surface wet;</li> </ul>	To control potential dust impacts arising from excavation works.	Site wide and throughout the full duration of the construction contract.	The Contractor		~			Part IV, Clause 24, Air Pollution Control (Construction Dust) Regulations
3.5	A9	<ul> <li>Construction of the superstructure of a building</li> <li>where a scaffolding is erected around the perimeter of a building under construction, effective dust screens, sheeting or netting should be provided to enclose the scaffolding from the round floor level of the SPS, or if a canopy is provided a the first floor level, from the first floor level, up to the highest level of the scaffolding; and</li> </ul>	To control potential dust impacts from SPS building construction works.	Full duration of SPS construction contract.	The Contractor		~			Part I, Clause 6, (a), Air Pollution Control (Construction Dust) Regulations
3.5	A10	<ul> <li>any skip hoist for material transport should be totally enclosed by the impervious sheeting.</li> </ul>	To control potential dust impacts during material transportation.	Full duration of SPS construction contract.	The Contractor		~			Part I, Clause 6, (b), Air Pollution Control (Construction Dust) Regulations

EIA* Ref.	EM&A Ref	Environmental Protection Measures	Objectives of the Recommended Measures & Main Concerns	Location of the measure	Implementation Agent	Imple Stage		tatio	n	Relevant Legislation & Guidelines
						Des	С	0	Dec	
4.7.1	B1	<ul> <li>NOISE - Construction Phase</li> <li>General Site Clearance –</li> <li>Demolition Works</li> <li>Use of quiet PME which meet the SWLs taken from British Standard, Noise and Vibration Control on Construction Open Sites, BS 5228: Part 1: 1997 (Examples of these PME are shown in Table F2),</li> </ul>	To control potential noise impacts during site clearance and demolition works	Site wide and throughout the full duration of the construction contract.	The Contractor		~			Annex 5 of EIAO-TM
4.7.1	B2	<ul> <li>Construction of Sewage Pumping Stations P1, P2 &amp; P3</li> <li>Use of quiet PME which meet the SWLs taken from British Standard, Noise and Vibration Control on Construction Open Sites, BS 5228: Part 1: 1997,</li> </ul>	To minimise potential noise impacts arising during the construction of <i>P1, P2</i> & <i>P3</i>	Site wide and throughout the full duration of the construction contract.	The Contractor		~			Annex 5 of EIAO-TM
		<ul> <li>Adoption of temporary noise barrier, in the form of a site hoarding (with a superficial density of at least 20kg/m2, with no substantial gaps), along the site boundary of the pumping station sites.</li> </ul>	To minimise potential noise impacts arising during the construction of <i>P1, P2 &amp; P3</i>	Site wide and throughout the full duration of the construction contract.	The Contractor		~			Annex 5 of EIAO-TM
		Sewers and Rising Mains using Open Trench								
4.7.1	В3	<ul> <li>Method</li> <li>Use of quiet PME which meet the SWLs taken from British Standard, Noise and Vibration Control on Construction Open Sites, BS 5228: Part 1: 1997,</li> </ul>	To control potential noise impacts during excavation works.	Site wide and throughout the full duration of the construction contract.	The Contractor		~			Annex 5 of EIAO-TM
4.7.1	B4	• Use of handheld breakers for all initial road opening activities, when breaking tarmac/concrete road surface to a depth of 300mm or when granular material is reached.	To control potential noise impacts during road opening activities.	Where there are NSRs located within 50m of the line of sight. Throughout the full duration of the road opening activities.	The Contractor		~			
4.7.1	B5	<ul> <li>Use of movable noise barriers or 3 sided enclosures for all initial road opening activities</li> </ul>	To control potential noise impacts during road opening	Where there are NSRs located within 50m of the	The Contractor		✓			

EIA* Ref.	EM&A Ref	Environmental Protection Measures	Objectives of the Recommended Measures & Main Concerns	Location of the measure	Implementation Agent	Imple Stage		tatio	n	Relevant Legislation & Guidelines
						Des	с	ο	Dec	
		enclosures for all initial road opening activities (breaking tarmac/concrete road surface to a depth of 300mm or when granular material is reached), where there are NSRs located within 50m of the line of sight from the works area.	activities.	line of sight. Throughout the full duration of the road opening activities.						
		Sewers and Rising Mains using Pipe Jacking Method								
4.7.1		<ul> <li>Use of quiet PME which meet the SWLs taken from British Standard, Noise and Vibration Control on Construction Open Sites, BS 5228: Part 1: 1997,</li> <li>Road Pavement and Finishes</li> </ul>	To control potential noise impacts from PME during construction works	Site wide and throughout the full duration of the construction contract.	The Contractor		~			Annex 5 of EIAO-TM
4.7.1		<ul> <li>Use of quiet PME which meet the SWLs taken from British Standard, Noise and Vibration Control on Construction Open Sites, BS 5228: Part 1: 1997,</li> </ul>	To control potential noise impacts from PME during pavement and finish works	Site wide and throughout the full duration of the construction contract.	The Contractor		~			Annex 5 of EIAO-TM
		WATER QUALITY - Construction Phase No water quality monitoring is required under this study.								
		WASTE - Construction Phase								
6.6.2		<ul> <li>The Contractor shall obtain the necessary waste disposal permits from the appropriate authorities for the disposal of chemical and C&amp;D waste,</li> <li>Chemical Waste Producer and Chemical Waste Disposal Licence (Waste Disposal (Chemical Waste) (General) Regulations); and</li> <li>Dumping Licence (Land (Miscellaneous Provisions) Ordinance (Cap 28))</li> </ul>	To monitor the collection, handling and disposal of chemical waste and C&D waste, and in compliance with relevant Hong Kong Standards and Regulations.	Site wide and throughout the full duration of the construction contract.	The Contractor	~	~			Waste Disposal Ordinance (Cap 354), Waste Disposal (Chemical Waste)(General) Regulation (Cap 354), the Land (Miscellaneous Provisions) Ordinance (Cap 28))

EIA* Ref.	EM&A Ref	Environmental Protection Measures	Objectives of the Recommended Measures & Main Concerns	Location of the measure	Implementation Agent	Imple Stage		tatio	n	Relevant Legislation & Guidelines
						Des	С	0	Dec	
6.6.2	D2	<b>Chemical Waste</b> Chemical waste that is produced, as defined by Schedule 1 of the <i>Waste Disposal (Chemical</i> <i>Waste) (General) Regulation,</i> should be handled in accordance with the regulations and Code of Practice on the Packaging, Handling and Storage of Chemical Wastes as follows. All chemical waste producers should be registered with the EPD.	To control the handling, storage and disposal of chemical waste, in order to minimise potential spillages/leakages and human health and environmental impacts.	To be implemented at all worksites throughout the full duration of the construction phase.	The Contractor		~			Part II, (6) Waste Disposal (Chemical Waste) (General) Regulation
6.6.2	D3	<ul> <li>Storage, Packaging and Labelling of Chemical Waste</li> <li>Containers used for storage of chemical wastes should:</li> <li>be suitable for the substance they are holding, resistant to corrosion, maintained in a good condition, and securely closed;</li> <li>have a capacity of less than 450 L unless the specifications have been approved by the EPD; and</li> <li>display a label in English and Chinese in accordance with instructions prescribed in</li> </ul>	To ensure the proper storage, packaging and labelling of chemical waste in accordance with the Regulations.	To be implemented at all worksites throughout the full duration of the construction phase.	The Contractor		~			Part IV, (9, 10, 11 & 12) Waste Disposal (Chemical Waste) (General) Regulation
6.6.2	D4	<ul> <li>Schedule 2 of the Regulations.</li> <li>Storage of chemical waste</li> <li>The storage area for chemical wastes should:</li> <li>be clearly labelled and used solely for the storage of chemical waste;</li> <li>be enclosed on at least 3 sides;</li> <li>have an impermeable floor and bunding, of capacity to accommodate 110% of the volume of the largest container or 20% by volume of the chemical waste stored in that area, whichever is the greatest;</li> <li>have adequate ventilation;</li> <li>be covered to prevent rainfall entering (water collected within the bund must be tested and disposed as chemical waste, if necessary); and</li> <li>be arranged so that incompatible materials are</li> </ul>	To ensure the proper storage of chemical waste in accordance with the Regulations.	To be implemented at all worksites throughout the full duration of the construction phase.	The Contractor		V			Part IV, (13,14, 15, 16, 17, & 18) Waste Disposal (Chemical Waste) (General) Regulation

EIA* Ref.	EM&A Ref	Environmental Protection Measures	Objectives of the Recommended Measures & Main Concerns	Location of the measure	Implementation Agent	Imple Stage		tatio	n	Relevant Legislation & Guidelines
						Des	С	0	Dec	
		adequately separate								
		<ul> <li>Disposal of chemical waste</li> <li>The Contractor should ensure that the disposal of chemical waste is via a licensed Waste Collector and in accordance with the Waste Disposal (Chemical Waste) (General) Regulations.</li> </ul>	To control the disposal of chemical waste in accordance with the Regulations.	To be implemented at all worksites throughout the full duration of the construction phase.	The Contractor		✓			Part IV, (20 -25) Waste Disposal (Chemical Waste) (General) Regulation
6.6.2	D5	Management of Waste Disposal A trip-ticket system should be established which monitors the disposal of C&DM and solid wastes at public filling facilities and landfills and to control fly-tipping, in accordance with Land (Miscellaneous Provisions) Ordinance (Cap28) and the Works Bureau Technical Circular No. 5/99.	To monitor the disposal of C&DM and solid wastes at public filling facilities and landfills and to control fly-tipping.	To be implemented at all worksites throughout the full duration of the construction phase.	The Engineer/ Contractor		~			Land (Miscellaneous Provisions) Ordinance (Cap 295) and Works Bureau Technical Circular No. 5/99.
7.5.6	E1	A revised CAP should be submitted to the EPD for approval before the commencement of the construction works. Following receipt of the EPD's approval, the CAP shall be implemented and the findings of the investigations will be reported in the Contaminated Assessment Report (CAR), before ground disturbance is allowed at the concerned sites. If land contamination is confirmed, a Remediation Action Plan (RAP) shall be prepared, and both the CAR and the RAP shall be submitted as a combined report to the EPD for approval before disturbing the ground of the concerned sites. If applicable and required in consultation with the	To determine the presence of soil and groundwater contamination and remedy any potential concerns to acceptable levels.		To be Implemented by DSD or their sub-consultants at the Detailed Design Stage, depending upon when site access can be gained.	*				EIAO TM Annex 19/3.1.1 & 3.1.2

EIA* Ref.	EM&A Ref	Environmental Protection Measures	Objectives of the Recommended Measures & Main Concerns	Location of the measure	Implementation Agent	Imple Stage		tatio	n	Relevant Legislation & Guidelines
						Des	С	0	Dec	
		EPD, the contaminated site(s) shall be remediated in accordance with the approved CAR/RAP.								
8.7.1	F1	ECOLOGY - Construction Phase Mitigation Measures Adopted - Avoidance Construction activities shall be prohibited during the winter season (November to March) along the section of the proposed sewerage alignment, which fall within the Deep Bay Wetland Conservation Area and the Deep Bay Wetland Buffer Area (WCA and WBA) and close to the locations of ecologically sensitive species (including Intermediate Egret, Black-faced Spoonbill, Buzzard, Imperial Eagle and Avocet). (See Figure 8.7a attached). Regular site inspections (at least twice a month) should be conducted by the Environmental Team during the winter season (November to March) to ensure proper implementation of this restriction	To schedule construction works in order to minimise potential impacts to winter visiting birds. To be confirmed by regular site inspections.	At identified location ( <i>Figure 8.7a</i> ) for the full duration of the construction contract.	The Contractor		~			
8.7.2	F2	<i>Mitigation Measures Adopted - Minimisation</i> Pipe jacking method should be used instead of dredging where sewers and rising mains cross over existing MDC within the WCA and WBA.	To minimise potential construction noise impacts to ecological sensitive receivers within the WCA/WBA.	For the full duration of the construction contract.	The Contractor		✓			
8.7.2	F4	Regular inspections (at least twice a month) should be conducted by the ET during the winter season (November to March) for the remaining sections of the proposed sewerage alignment (including parts of S4, S5 and S6) within the WCA and WBA, where construction activities cannot be rescheduled. The site inspections shall check and report the number of workfronts and implementation of	To schedule noisy construction activities to minimise potential impacts to winter visiting birds.	Work fronts other than identified sections within WBA & WCA (see <i>Figure</i> <i>8.7a</i> attached) throughout the full duration of the construction contract.	The Contractor		✓			

EIA* Ref.	EM&A Ref	Environmental Protection Measures	Objectives of the Recommended Measures & Main Concerns	Location of the measure	Implementation Agent	Imple Stage		mentation		Relevant Legislation & Guidelines
						Des	С	ο	Dec	
		mitigation measures (i.e. erection of movable noise barriers with a suitable footing along the sites) in the monthly EM&A reports. <i>Mitigation Measures Adopted</i>					,			
8.7.3	F5	Quietened construction plant and equipment (as shown in <i>Table F2</i> ) should be used for the construction of pumping stations (P3 and P2) and sewerage alignment (S4, S5 and S6) located within the WCA and WBA.	Quiet construction plant shall minimise potential noise impacts to the wildlife, particularly rare birds including Black-faced Spoonbill, Buzzard, Hobby, Imperial Eagle, Intermediate Egret, Avocet and Black-eared Kite	At described locations and throughout the full duration of the construction contract.	The Contractor		~			
8.7.4	F6	Erection of fences along the boundary of pumping station construction sites (P1 to P3) before the commencement of construction works to prevent tipping, vehicle movements, and encroachment of personnel into adjacent areas, and P2 to avoid disturbance to the remaining pond areas (0.7 ha);	To erect fences to prevent encroachment of construction activities onto adjacent areas.	At P1 to P3 for full duration of the construction contract.	The Contractor		~			
8.7.4	F7	No filling and dumping to the remaining abandoned fishpond at P2.	To avoid disturbance to abandoned fishponds from construction activities and illegal dumping.	At P2 for full duration of the construction contract	The Contractor		~			
8.7.4	F8	Installation and operation of silt removal facilities at construction sites of P1 to P3. The silt removal facilities should be designed in accordance with Appendix A1 of ProPECC Note PN1/94 Construction Site Drainage. The minimal total combined volume of the silt removal facilities at Nam Sang Wai SPS (P3) should be 15m <sup>3</sup> .	To install silt removal facilities in potentially impact streams and ponds to prevent sedimentation.	At P1 to P3 for full duration of the construction contract.	The Contractor		✓ ✓			
8.7.4	F9	No open fires within the site boundary during	To prohibit open fires, thereby	Site wide and throughout	The Contractor		✓			Air Pollution Control

EIA* Ref.	EM&A Ref	Environmental Protection Measures	Objectives of the Recommended Measures & Main Concerns	Location of the measure	Implementation Agent	Imple Stage		tatio	n	Relevant Legislation & Guidelines	
						Des	С	ο	Dec		
8.7.4	F7	construction and provide temporary fire fighting equipment in the work areas. No filling and dumping to the remaining abandoned fishpond at P2.	minimising potential damage to trees and shrubs. To avoid disturbance to abandoned fishponds from construction activities and illegal dumping.	the full duration of the construction contract. At P2 for full duration of the construction contract	The Contractor		~			(Open Burning) Regulation	
8.7.4	F8	Installation and operation of silt removal facilities at construction sites of P1 to P3. The silt removal facilities should be designed in accordance with Appendix A1 of ProPECC Note PN1/94 Construction Site Drainage.	To install silt removal facilities in potentially impact streams and ponds to prevent sedimentation.	At P1 to P3 for full duration of the construction contract.	The Contractor		~				
8.7.4	F9	No open fires within the site boundary during construction and provide temporary fire fighting equipment in the work areas.	To prohibit open fires, thereby minimising potential damage to trees and shrubs.	Site wide and throughout the full duration of the construction contract.	The Contractor		~			Air Pollution Control (Open Burning) Regulation	
		FISHERIES - Construction Phase									
		No specific mitigation measures are required for inclusion in the EP.									
		CULTURAL HERITAGE – Not Applicable for Package 1A-1T (DC/2005/02)									
		LANDSCAPE AND VISUAL - Construction Phase									
	H1	The site inspections shall check and report the implementation of mitigation measures (i.e. top-soil are reused and new compensatory planting works are carried out immediately after the construction of the civil structure) in the monthly EM&A reports.	To minimise potential landscape and visual impacts.	To be implemented during the construction phases of the project.	The Contractor		~				
		The first monthly EM&A Report should also report the appearance of the temporary hoarding barriers.									
	H2	Prior to application for an Environmental Permit, a set of landscape plans and building elevations of the proposed pumping stations should be	To minimise potential landscape and visual impacts.	To be implemented during the design and construction phases of the	DSD and The Contractor	~	~				

EIA* Ref.	EM&A Ref	Environmental Protection Measures	Objectives of the Recommended Measures & Main Concerns	Location of the measure	Implementation Agent	ation Implementation Stage**			n	Relevant Legislation & Guidelines
						Des	С	0	Dec	
		submitted for approval by the EPD.		project.						
		<ul> <li>The landscape plans and pumping station elevations should demonstrate that the following elements are considered:</li> <li>existing landscape elements (such as mature trees), transplantation of valuable trees, new compensatory planting</li> </ul>								
		<ul> <li>incorporate information on materials, details and textures so as to be as visually recessive as possible and in a style that fits with the surrounding village buildings.</li> <li>colour should be of low chromatic intensity to reduce the potential contrast between the structures and their background. The external finishing of the Pumping Stations shall be designed in conjunction with the landscape scheme.</li> <li>a minimum screen planting of 3m width and use of trees with a dense canopy of up to 5 m in height subject to constraints such as engineering and land availability.</li> <li>felling of mature trees are kept to a minimum.</li> </ul>								
		EM&A REQUIEMENTS - Construction Phase								
3.7	11	<ul> <li>Air Quality</li> <li>Subject to the Environmental Protection</li> <li>Departments (EPDs) agreement, construction</li> <li>phase dust monitoring shall be undertaken at the</li> <li>following locations in accordance with the</li> <li>recommendations of the EIA.</li> <li>Worksite boundary facing Scattered house in</li> <li>Nam Sang Wai (AM1);</li> </ul>	Installations of the dust monitoring stations to ensure the action and limit levels are not exceeded.	At specified dust monitoring locations for the duration of the construction works.	To be undertaken by the Environmental Team (ET) and reviewed and audited by the Engineer /DSD		~			Air Pollution Control (Construction Dust) Regulations
		<ul> <li>Worksite boundary facing Fung Kat Heung (AM5);</li> <li>Worksite boundary facing Scattered House near Route 3 (AM6);</li> </ul>								

EIA* Ref.	EM&A Ref	Environmental Protection Measures	Objectives of the Recommended Measures & Main Concerns	Location of the measure						Relevant Legislation & Guidelines
						Des	С	ο	Dec	
4.9.1		<ul> <li>at any additional locations, where considered necessary, in agreement with EPD.</li> <li><i>Construction Noise</i> Subject to the Environmental Protection Departments (EPDs) agreement, construction phase noise monitoring shall be undertaken at the following locations in accordance with the recommendations of the EIA.</li> <li>(NM3) Scattered House in Nam San Wai (D12);</li> <li>(NM4) Scattered House in Nam San Wai (D11);</li> <li>(NM6) Scattered House near Route 3 (D17);</li> <li>(NM7) Fung Kat Heung (D19);</li> <li>and at any additional locations, where considered necessary, in agreement with EPD</li> </ul>	Installations of the noise monitoring stations to ensure the action and limit levels are not exceeded.	throughout the duration of the construction works.	To be undertaken by the Environmental Team (ET) and reviewed and audited by the Engineer		✓			Noise Control Ordinance
Des = I	Design, C = (	Construction, O = Operation, Dec = Decommissioning	1							



Annex H

## **Equipment Calibration Certificates**

# Equipment Calibration List for Construction of Sewers, Rising Mains & Sewage Pumping Station at Kam Tin, Nam Sang Wai and Au Tau in Yuen Long Project

Item	Aspect	Description of Equipment	Serial No.	Date of Calibration	Date of Next Calibration
1	Air	Greasby Anderson GMWS2310 High Volume Sampler	0329 (AM1)	19 Aug 07	19 Nov 07
2		Greasby Anderson GMWS2310 High Volume Sampler	0355 (AM5)	13 Jul 07	13 Oct 07
3		Greasby Anderson GMWS2310 High Volume Sampler	10394 (AM6)	01 Jul 07	01 Oct 07
4		Greasby Anderson GMWS2310 High Volume Sampler	1283 (AM7)	19 Aug 07	19 Nov 07
5	Noise	Bruel & Kjaer 4231 Acoustical Calibrator	2292168	17 Apr 07	17 Apr 08
6		Bruel & Kjaer 2238 Integrating Sound Level Meter	2285721	17 Apr 07	17 Apr 08

Note: Calibration certificates will only be provided if monitoring equipment is re-calibrated or new.

\* Calibration done in this reporting month, see calibration certificate attached.



Annex I

## Meteorological Data in the Reporting Month

### Meteorological Data Extracted From the HK Observatory at Lau Fau Shan Weather Station

				La	au Fau S	Shan Station		
Date		Weather	Total Rainfall (mm)	Mean Air Temperature (°C)	Wind Speed (km/h)	Mean Relative Humidity (%)	Wind Direction	
1-Sep-07	Sat	fine/hot/isolated showers/thunderstorms/light winds	0	28.3	12	75	S/SE	
2-Sep-07	Sun	sunny intervals/a few showers/squally thunderstorms/light winds	3.7	27.7	9.5	84	E/SE	
3-Aug-07	Mon	cloudy/a few showers/squally thunderstorms/light winds	Trace	28.9	14.5	77	SE	
4-Sep-07	Tue	cloudy/a few showers/light winds	2.3	27	15	81.5	S/SE	
5-Sep-07	Wed	cloudy/a few showers/sunny intervals/moderate	1.5	26.6	15	78.5	E/NE	
6-Sep-07	Thu	cloudy/sunny intervals/hazy/moderate	0	26.1	14.5	69.5	E/NE	
7-Sep-07	Fri	sunny periods/hazy/moderate	0.1	26.7	8.2	72	E/SE	
8-Sep-07	Sat	sunny periods/cloudy/moderate	Trace	28.3	9.5	74	Е	
9-Sep-07	Sun	sunny periods/cloudy/moderate	Trace	28.3	16	74	E/SE	
10-Sep-07	Mon	cloudy/sunny intervals/rain moderate fresh	Trace	28.6	16.5	74.5	Е	
11-Sep-07	Tue	Sunny periods/rain/moderate/fresh	10.7	28.7	16.5	68.7	Е	
12-Sep-07	Wed	fine/isolated showers/moderate	Trace	28.3	13	72.5	Е	
13-Sep-07	Thu	fine/dry/moderate/fresh			14	63.5	Е	
14-Sep-07	Fri	fine/hazy/dry/light winds	0	27.9	8	64.5	E/SE	
15-Sep-07	Sat	fine/hazy/isolated showers/light winds	0	28.6	9	69.5	S/SE	
16-Sep-07	Sun	hazy/isolated showers/light winds	6	28.9	7.5	77	E/SE	
17-Sep-07	Mon	hazy/isolated showers/light winds	0.5	28.5	6	81	Е	
18-Sep-07	Tue	fine/very dry/haze/moderate/fresh	0	28.5	20	56	Ν	
19-Sep-07	Wed	fine/dry/hazy/fresh/strong	0	27.6	24.2	51	N/NW	
20-Sep-07	Thu	sunny periods/dry/moderate/fresh	0.1	28.4	21	53.5	NE	
21-Sep-07	Fri	sunny periods/haze/rain/moderate/fresh	1.7	27.8	13.5	66.5	E/NE	
22-Sep-07	Sat	fine/dry/haze/moderate/fresh	0	28.2	15.5	6.12	NE	
23-Sep-07	Sun	cloudy/overcast/rain/fresh/strong	12.5	25.4	24.5	83.5	N/NE	
24-Sep-07	Mon	cloudy/overcast/rain/fresh/strong	60.1	24.8	17	94	E/NE	
25-Sep-07	Tue	cloudy/rain/thunderstorms/fresh/strong	2.1	26.8	15.5	88	Е	
26-Sep-07	Wed				Holiday			
27-Sep-07	Thu	fine/moderate	0	28.4	13.5	70	E	
28-Sep-07	Fri	fine/isolated showers/cloudy/moderate	0	28.5	11	Maintenance	Е	
29-Sep-07	Sat	fine/dry/moderate	Trace	28.8	11.5	73	E/NE	
30-Sep-07	Sun	fine/dry/moderate	0	29.7	10	74.5	E/NE	



# Annex J


## Graphical Plots of Air Quality and Construction Noise Monitoring Results




Air Quality



## **Air Quality Monitoring Results**







 $\label{eq:loss} $$Z:\below $$2006\TCS00310 (DC-2005-02)\below $$100\TCS00310 (DC-2005-02)\below $$2006\TCS00310 (DC-200$ 



## **Air Quality Monitoring Results**










**Construction Noise** 

Z:\Jobs\2006\TCS00310 (DC-2005-02)\600\Impact\EP\September 2007\R0411 (Annex).doc Action-United Environmental Services and Consulting
















## Annex K

## Proforma of Site Inspection and IEC Audit in the Reporting Month