Airport Management Services Limited

SkyCity Golf Course EM&A Monthly Impact Report

May 2006

10 July 2006 Report no: 01332R0051



Airport Management Services Limited

SkyCity Golf Course EM&A Monthly Impact Report

			June 2006
Author:	Adi LEE	A.	
Checker:	Coleman Ng	 £.	
Approver:	Coleman NG	N	
Report no:	01332R0051	 Date:	10 July 2006

This report has been prepared for Airport Management Services Limited in accordance with the terms and conditions of appointment for Monthly Impact Report dated 10 March 2006. Hyder Consulting Ltd (COI Number 126012) cannot accept any responsibility for any use of or reliance on the contents of this report by any third party.

Hyder Consulting Ltd COI Number 126012 47th Floor, Hopewell Centre, 183 Queens Road East, Wanchai, Hong Kong Tel: +852 2911 2233 Fax: +852 2805 5028 www.hyderconsulting.com Hyder

Consulting



Contents

1	Exec	cutive Sur	nmary	1
2	Site	Audit		3
	2.1	Water Q	uality	3
	2.2	Air Quali	ty	
	2.3	Noise		3
	2.4	Waste/C	hemical Management	4
	2.5	Landsca	pe and Visual	4
	2.6	General		4
3	Mari	ne Water	Quality EM&A	5
	3.1	Monitorir	ng Results	5
		3.1.1	Summary	5
		3.1.2	Equipment and Methodology	6
		3.1.3	Maintenance and Calibration	
		3.1.4	Parameters Monitored	7
		3.1.5	Monitoring Locations	7
		3.1.6	Monitoring Date, Time, Frequency and Duration	7
	3.2	Action/Li	mit Levels	7
	3.3	Summar	y of Exceedances	9
		3.3.1	Review of Exceedances and Implications	9
		3.3.2	Action Taken and Follow-up	9
	3.4	Complai	nts and Notifications of Summons	9
		3.4.1	Complaints	9
		3.4.2	Notifications of Summons	9
	3.5	Works P	rogramme and Future Monitoring Schedule	9
4	Com	ments, R	ecommendations and Conclusions	11

Appendices

1	Site Audit Checklist	
2	Marine Water Quality Monitoring Data	
3	Equipment Calibration Details	

- 4 Works Programme
- 5 Marine Water Monitoring Schedule for Next Month



Figures

- 1-1 Location of SkyCity Golf Course on the Airport Island
- 3-2 Location of Impact Monitoring Stations

Tables

- 3-1 Summary of Impact Monitoring Data
- 3-2 In-situ Monitoring Equipment Details
- 3-3 Monitoring Date, Time, Frequency and Duration
- 3-4 Action and Limit Levels
- 3-5 Event Action Plan for Marine Water Quality Monitoring



1 Executive Summary

The purpose of this Project is to construct and operate a 9-hole Golf Course at the east side of the North Commercial District (NCD) on the Airport Island as an interim arrangement prior to the area's future development as a business park (see Figure 1-1). The proposed interim golf facility, known as "SkyCity Golf Course" is intended to serve airport passengers, overseas visitors and airport workers until August 2013.

The Project will be managed by Airport Management Services Limited (AMS) who have employed a Works Contractor, Wing Fat Construction Co. Ltd., to carry out the construction works. Hyder Consulting have been employed as the Environmental Team (ET) for the Construction Period and have engaged ALS Technichem Pty Ltd as the HOKLAS accredited testing laboratory to carry out marine water analysis.

The construction work commenced on 7 March 2006 and it anticipated to last for a period of six to seven months. According to the approved EM&A Manual, impact monitoring during the Construction Period is required for suspended solids, dissolved oxygen and turbidity.

The monthly site audit revealed that there were no significant non-compliances in terms of water, air, noise, waste or landscape and visual, although the Environmental Team made a number of recommendations to the Works Contractor to improve environmental conditions.

Impact monitoring was carried out during June 2006 in accordance with the approved EM&A Manual. Monitoring was carried out on 2, 5, 9, 12, 16, 19, 23, 26 and 20 June. Due to the adverse weather on 9 June, no monitoring was carried out during the mid-ebb tide on 9 June 2006. The monitoring results are detailed in this report, which complies with the reporting requirements stated in the approved EM&A Manual.

There were six exceedances Limit Level for suspended solids during June 2006. Although there were rainfalls, there were no discharges from site during the reporting period. As such, these exceedances cannot be attributed to site activities and so cannot be considered as exceedances in terms of the EM&A programme. No action or follow-up is thus deemed to be necessary. Notwithstanding, future monitoring results will be examined closely and correlations with any discharge from site will be followed up immediately to ensure that no adverse environmental impacts are caused by this Project.

There were no complaints received and no notifications of summons.

Overall, there are no adverse environmental impacts caused by the Works during the reporting month, although there is room for improvement in overall site environmental management – recommendations have been made and will be followed up in due course.






Figure 1-1 Location of SkyCity Golf Course on the Airport Island

Page 2

Hyder Consulting Ltd COI Number 126012 10/07/06 5:57 4



2 Site Audit

The monthly site audit examines the implementation status of environmental protection, mitigation and pollution control measures.

Appendix 1 contains the site audit checklist for June 2006. From this the following observations on the implementation status of environmental, mitigation and pollution control measures can be made. Areas for improvement and follow-up are indicated on the checklist and have been highlighted below. The Works Contractor is aware of any shortcomings and has been advised by the ET of any improvements that are required.

2.1 Water Quality

A vehicle wheelwash has been provided at the site egress point. However, the Contractor was reminded to the mud accumulated in the wheel washing bay frequently. The remaining perimeter U-channel of some 20m along the southern part of the site is being constructed.

As indicated by the Contractor, no water has been discharged from the site during the reporting month as rain water are collected in the excavated lake bowls and from there percolate down to replenish the groundwater below the site. Because of this, there is no surface runoff from the site.

It is noted that a Discharge Licence under the Water Pollution Control Ordinance has been issued by EPD to the Contractor. The Contractor is reminded to keep the license on site for inspection. The Contractor has also been reminded to make silt traps/settlement tanks available on site in case these are needed for discharge off-site.

2.2 Air Quality

It was observed that the unpaved areas and haul roads of the entire site area were wet.

An idling backhoe was observed during the site inspection and, however, a worker switched off the backhoe immediately.

The Contractor was also reminded to provide covers for the overnight stockpiles and during the rainstorm.

2.3 Noise

No significant noise problems were noted. The most apparent noise source is overhead aircraft.



2.4 Waste/Chemical Management

Three-colour recycling bins have been placed near to the Contractor's site office. The Contractor has registered as a Waste Producer under the Waste Disposal Ordinance. It was observed that chemical waste storage has been provided.

All diesel storage tanks and oil/lubricant drums have been provided with a drip tray.

2.5 Landscape and Visual

The site is completely surrounded by a hoarding and there are no landscape or visual issues at this time.

2.6 General

The Environmental Permit is displayed at the entrance to the site as required. Although the Contractor has applied and/or received other permits and licences relating to environmental protection, these are not filed in an accessible manner. The Contractor was recommended to ensure that all relevant permits and licences are easily available for inspection, by both the ET and also by EPD.

Overall, the site operation is acceptable from an environmental point of view, but there is room for improvement. The Contractor has been advised of those areas which require immediate attention and this will be followed-up during the next site audit.

Page 4



3 Marine Water Quality EM&A

Monitoring of Dissolved Oxygen (DO) concentration in mg/ℓ , Suspended Solids (SS) in mg/ℓ and turbidity in NTU, was carried out by the ET to ensure that any deterioration in marine water quality could be readily detected and timely action could be taken to rectify the situation if this was due to site activities. DO and turbidity were measured *in-situ* whilst SS was determined in laboratory.

Other parameters, such as water depth, sea temperature, salinity and DO saturation are recorded for reference, and weather conditions, sea conditions, tidal stage and any particular site activities are recorded for information.

3.1 Monitoring Results

3.1.1 Summary

A summary of monitoring results for the reporting month is provided in Table 3-1, below. Detailed results are provided in Appendix 2, in which exceedances of Action/Limit (A/L) Levels are highlighted.

Station		Temperature (^o C)	Salinity (mg/ℓ)	DO Saturation (%age)	DO Concentration (mg/ℓ)	Turbidity (NTU)	SS (mg/ℓ)
	Mean	27.1	17.2	91.9	6.8	5	6
C1	Maximum	28.8	23.8	106.0	8.4	7	9
	Minimum	25.3	8.9	82.1	6.0	3	3
r			[[1	[
	Mean	26.8	18.2	92.4	6.7	4	6
C2	Maximum	28.0	24.0	103.0	8.1	6	14
	Minimum	25.5	9.0	81.1	5.9	3	3
	Mean	26.9	17.4	92.4	6.7	5	7
M1	Maximum	28.1	23.8	103.0	8.0	7	14
	Minimum	25.5	9.0	81.2	5.8	3	3
	Mean	26.9	17.6	92.6	6.7	4	7
M2	Maximum	28.0	23.6	105.0	7.9	6	16
	Minimum	25.4	9.0	80.2	5.8	3	3

 Table 3-1
 Summary of Impact Monitoring Data



3.1.2 Equipment and Methodology

Because of the relatively shallow water, *in-situ* measurements and water sampling were conducted at only one water depth – the mid-depth. Water samples for all monitoring parameters were collected, stored, preserved and analysed according to *APHA Standard Methods for the Examination of Water and Wastewater*, 19th Edition, #17.

In-situ DO concentration, turbidity (and temperature, salinity and DO saturation) were carried out using a YSI Model 6820 CE-C-M-Y multi-parameter meter:

Demonster	YSI Model 6820 CE-C-M-Y			
Parameter	Range	Resolution	Accuracy	
DO Concentration	= 0 to 50 mg/l = 0.01 mg/l		0 to 20 mg/ ℓ : \pm 2% of reading or 0.2 mg/ ℓ , whichever is greater; 20 to 50 mg/ ℓ : \pm 6% of reading	
DO Saturation	0 to 500%	0.1%	0 to 200%: \pm 2% of reading or 2% air saturation, whichever is greater; 200 to 500%: \pm 6% of reading	
Turbidity	0 to 1,000 NTU	0.1 NTU	$\pm2\%$ of reading or 0.3 NTU, whichever is greater	
Temperature	-5 to +70°C	0.01°C	±0.15°C	
Salinity	0 to 70 ppt	0.01 ppt	\pm 1% of reading or 0.1 ppt, whichever is greater	

 Table 3-2
 In-situ Monitoring Equipment Details

A Kahlisco water sampler was used to obtain the water sample for subsequent SS analysis. Water samples were collected in high density polythene bottles, packed in ice (cooled to 4°C without being frozen), and delivered to ALS' laboratory (HOKLAS accredited) immediately after completion of monitoring. The analysis follows APHA *Standard Methods #*2540D.

A Global Positioning System (GPS) was used to determine the exact monitoring location and water depth was determined using an echo-sounder.

3.1.3 Maintenance and Calibration

All *in-situ* monitoring instruments are calibrated and certified by ALS at 3-monthly intervals throughout the marine water quality monitoring programme.

For DO, the probe (YSI 6820) is calibrated once per monitoring day by the wet bulb method. Calibration at ALS is carried out once every three months in a water sample of known dissolved oxygen concentration. The sensor is immersed in the water and after thermal equilibration, the known mg/l value is keyed in and the calibration is carried out automatically.

For turbidity, the probe (YSI 6820) is calibrated with a solution of known NTU at ALS once every three months. Calibration as per dissolved oxygen, above.

Calibration details are provided in Appendix 3.



3.1.4 Parameters Monitored

The following parameters are monitored and compared to A/L Levels:

- Dissolved Oxygen (DO)
- Suspended Solids (SS)
- Turbidity

Other parameters, such as water depth, sea temperature, salinity and dissolved oxygen saturation ware recorded for reference, and weather conditions, sea conditions, tidal stage and any particular site activities were recorded for information.

3.1.5 Monitoring Locations

Monitoring locations together with grid references are shown in Figure 3-2. Control Stations are designated C1 and C2 and Monitoring Stations are designated M1 and M2.

3.1.6 Monitoring Date, Time, Frequency and Duration

Monitoring of marine water quality is carried out twice-weekly during mid-ebb and mid-flood tides. Table 3-3, below, provides details of the monitoring dates, times and duration:

Date	Duration of Ebb Tide	Monitoring at Mid- Ebb	Duration of Flood Time	Monitoring at Mid- Flood
2/6/06	12:56 to 21:29	17:12	20:44 to 12:56	04:50
5/6/06	06:27 to 10:59	08:43	10:59 to 16:21	13:40
9/6/06	07:46 to 15:13	11:29	15:13 to 21:34	18:23
12/6/06	09:23 to 17:26	13:24	02:59 to 09:23	06:11
16/6/06	12:28 to 20:32	16:30	05:57 to 12:28	09:12
19/6/06	05:14 to 10:11	07:42	10:11 to 15:59	13:05
23/6/06	07:35 to 15:08	11:21	15:08 to 21:46	18:27
27/6/06	10:08 to 18:16	14:12	03:27 to 18:16	14:12
30/6/06	12:03 to 20:04	16:03	05:31 to 12:03	08:47

 Table 3-3
 Monitoring Date, Time, Frequency and Duration

3.2 Action/Limit Levels

The A/L Levels for the impact monitoring stations (M1 and M2) were determined in the approved Interim Baseline Monitoring Report and are shown in Table 3-4:



Parameter	Action Level	Limit Level
DO Concentration	5^{th} percentile of baseline data = 7.0 mg/ ℓ , or 80% of the upstream control station	4.0 mg/ℓ, or 70% of the upstream control station
Turbidity	95 th percentile of baseline data = 9.6 NTU, or 120% of the upstream control station	99 th percentile of baseline data = 10.5 NTU, or 130% of the upstream control station
SS	95 th percentile of baseline data = 9.4 mg/ℓ, or 120% of the upstream control station	99 th percentile of baseline data = 9.9 mg/ℓ, or 130% of the upstream control station

Table 3-4 Action and Limit Levels for Water Monitoring Stations

In case of exceedance of A/L Levels at M1 or M2, the Event/ Action Plan (shown in Table 3-5, below) shall be followed.

Event	Action				
	ET	Works Contractor			
Exceedance of Action Level	 Identify the source(s) of impact. If not from the Project then provide justification and document this If exceedance is caused by the Project then inform Contractor Check monitoring data and Contractor's working methods Discuss possible mitigation measures with Contractor Repeat measurement on next day of exceedance 	 Confirm notification of the exceedance in writing Rectify any unacceptable practice Check all plant and equipment Amend working methods if appropriate Discuss possible mitigation measures with ET Implement the agreed mitigation measures 			
Exceedance of Limit Level	 Identify the source(s) of impact. If not from the Project then provide justification and document this in the EM&A Report If exceedance is caused by the Project then inform Contractor Check monitoring data and Contractor's working methods Agree mitigation measures with Contractor Ensure mitigation measures are implemented immediately Increase the monitoring frequency to daily until no further exceedance of Limit Level 	 Confirm notification of the exceedance in writing Rectify any unacceptable practice Check all plant and equipment Amend working methods if appropriate Agree possible mitigation measures with ET Implement the agreed mitigation measures immediately 			

Table 3-5 Event /	Action Plan for Marine	Water Quality Monitoring
-------------------	------------------------	--------------------------



3.3 Summary of Exceedances

3.3.1 Review of Exceedances and Implications

There were six exceedances of Limit Level for suspended solids during March 2006. The Event/Action Plan was implemented.

The first action is to determine the source of the exceedance. There have been rainfalls during the reporting month. However, there was no surface run-off or no discharges from site since rainwater was collected in the excavated lake bowls and from there percolated down to replenish the groundwater below the site. As such, the cause of these exceedances cannot be from site activities.

As such, these exceedances cannot be considered as exceedances in terms of the EM&A programme. No action or follow-up is thus deemed to be necessary.

Notwithstanding, future monitoring results will be examined closely and correlations with any discharge from site will be followed up immediately to ensure that no adverse environmental impacts are caused by this Project.

3.3.2 Action Taken and Follow-up

The exceedances of Limit Level noted during this reporting month are not considered to be exceedances in terms of the EM&A programme and so no action or follow-up is deemed to be necessary.

3.4 Complaints and Notifications of Summons

3.4.1 Complaints

No complaints were received during the reporting month and there are no outstanding follow-up issues to be addressed.

3.4.2 Notifications of Summons

No notifications of summons were received during the reporting month and there are no outstanding follow-up issues to be addressed.

3.5 Works Programme and Future Monitoring Schedule

Appendix 4 shows the current work programme for the works and Appendix 5 provides the future schedule for marine water quality monitoring.

Based on the work to be carried out in future months, no significant impacts to marine water quality are anticipated.






Figure 3-2 Location of Impact Monitoring Stations

Page 10 Hyder Consulting Ltd COI Number 126012 10/07/06 5:57 4



4 Comments, Recommendations and Conclusions

The monthly site audit revealed that there were no significant non-compliances in terms of water, air, noise, waste or landscape and visual, although the Environmental Team made a number of recommendations to the Works Contractor to improve environmental conditions.

In terms of marine water quality monitoring, there were no exceedances of A/L Levels during June 2006.

There were no complaints received and no notifications of summons.

Overall, there are no adverse environmental impacts caused by the Works during the reporting month, although there is room for improvement in overall site environmental management – recommendations have been made and will be followed up in due course.



Appendix 1

Site Audit Checklist

SkyCity Golf Course Environmental Team (ET) for Construction Period SITE INSPECTION/AUDIT CHECKLIST

<i>O</i> Hyder	\mathcal{V}
c	onsulting

		Inspection No.	
Inspecti Site	on Date 76 6606 Time 10:00 Skylity blofflourse Contractor Wing Fact	Inspected By	Client: Robert Contractor: Kit ET: Adi Ler
10/			
Weather		[]	
Conditio	n Sunny Fine Overcast Drizzle	Rain	Storm Hazy
Tempera	ature 20 °C Humidity 11 High	Moderate	Low
Wind	Calm Light Breeze Strong	Direction	
	N/A or not ob	served Yes	No Photo/Remarks
1 W	ater Quality Perimeter cut off drains direct off-site water around the site?		Note @
1.2			
1.2	Is all surface runoff directed to silt removal facilities prior to discharge?		
1.3	Channels, earth bunds or sandbags direct surface runoff to silt removal facilities?		
1.4	Is groundwater pumped out from tunnelling and excavations discharged via silt removal facilities?	V	
1.5	Are there silt removal facilities for settling surface runoff prior to discharge?		
	1.5.1 Constructed from pre-formed individual cells or silt traps / basins?	$\overline{\mathbf{V}}$	
	1.5.2 Adequate capacity?		
	1.5.3 Free from silt and sand?		
	1.5.4 Inspected and maintained after rain storm?		
1.6	Is drainage system well maintained to prevent flooding and overflow?		
1.7	Is exposed earth stabilized after earthworks have been completed?		
1.8	Are exposed slope surfaces covered (by tarpaulin or other means)?		
1.9	Are open stockpiles of excavated and construction materials covered during rainstorms?		Note ®
1.10	Any measures to prevent the washing away of excavated and construction materials e.g. sand/silt to drains?		
1.11	Are manholes covered and sealed?		
1.12	Are vehicles and plant cleaned of earth, mud and debris before leaving the site?		
1.13	Are vehicle washing facilities provided at every site exit?		Lee Note 6

K:\EA01332\Construction Period\ET Monthly Checklist v1.doc



SkyCity Golf Course Environmental Team (ET) for Construction Period SITE INSPECTION/AUDIT CHECKLIST

Consulting

			N/A or not obs	erved	Yes	No	Photo/Remarks
		1.13.1	Wastewater treated in silt removal facility? Silt removal facility emptied of silt regularly?		\checkmark		
		1.13.2	Washing area and road exiting from washing facility paved?		\checkmark		
		1.13.3	Access road has sufficient backfall toward washing facility or bunded to prevent of untreated wastewater?		\checkmark		
	1.14		nt oil and lubrication replacements performed only in bunded nce area?		/		
	1.15	Drainage	from maintenance area discharged via an oil interceptor?				
		1.15.1	Oil and grease removed regularly?		\square		
	1.16	Toilets th	at connect to foul sewer or chemical toilets provided?				
	1.17	Is debris	and rubbish prevented from entering drains?				
	1.18	ls Effluen	t Discharge Licence available for inspection?			\square	see x 57e (6)
2	AIF		· · · · · · · · · · · · · · · · · · ·				
	2.1	Are hoard public acc	ling not less than 2.4m tall provided beside roads or areas with cess?				
	2.2	Are the ro generatio	pads and unpaved areas watered regularly to avoid dust n?		\checkmark		
	2.3	Are stock	piles of excavated material covered or regularly watered?				
	2.4	ls stockpi barriers, f	le of dusty materials kept to not extend beyond the pedestrian encing or traffic cones?		/		
	2.5	Is the pub dust?	lic road around the site entrance kept clean and free from				
	2.6	Do the sit	e vehicles use the vehicle wash facility at the site exits?				
	2.7	Are mater	ials transported on trucks covered?		\square		
	2.8	Are dusty	materials sprayed prior to loading?				
	2.9	Are all tru	ck loads to a level within the side and tail boards?				
	2.10	Are areas watered?	where demolition/site clearance/breaking take place regularly				
	2.11		tock of more than 20 bags of cement or day covered entirely ious sheeting or placed in an area sheltered on the top and sided?				
	2.12	Are poten three side	tially dusty demolished items/debris covered or placed in a d shelter?	\checkmark			
		2.12.1	Is the debris sprayed with water/dust suppression chemical to keep wet before it is dumped onto a debris chute?	\checkmark			
		Odorous r site?	naterials immediately covered and promptly removed from				
	2.14	Are there	enclosures around the main dust-generating activities?				

Hyder

Consulting

SkyCity Golf Course Environmental Team (ET) for Construction Period SITE INSPECTION/AUDIT CHECKLIST

	N/A or not ob	served	Yes	No	Photo/Remarks
2.15	Is open burning prohibited?		\checkmark		
2.16	Are completed earthworks sealed and hydroseeded and planted as soon as practicable?		\checkmark		
2.17	Are vehicles and equipment switched off while not in use?		\checkmark		Lee alote ?
2.18	Do vehicles and equipment maintained that no excessive smoke or visible vapour emitted?				
Observal	ole dust sources Wind erosion	Vehicle/	equipment	movements	
	Loading/unloading of materials] Others_			
3 No	ise				
3.1	Are the construction works scheduled to minimise noise nuisance?		\checkmark		
3.2	Are the works or equipment sited to minimize noise nuisance? Mobile plant sited away from NSRs? Noisy plant oriented away from NSRs?				
3.3	Are all plant and equipment well maintained and in good operating condition?		\checkmark		
3.4	Is idle equipment turned off or throttled down?		\square		See Kote D
3.5	Are powered mechanical equipment covered or shielded by appropriate acoustic materials?	\checkmark			
3.6	Are quiet plant used as required?	\square			
3.7	Are silencers/mufflers fitted and maintained?				
3.8	Are mobile/temporary noise barriers used where specified?				
3.9	Do air compressors (≥500kPa of supplying compressed air) and hand held percussive breakers (>10kg in weight) have valid noise labels?	\checkmark			
3.10	Do compressors and generators operate with doors closed?		$\overline{\checkmark}$		
3.11	Are Construction Noise Permits available for inspection?	$\overline{\mathcal{N}}$			
Major noi	se source(s)	Constru	ction activi	ties inside c	f site
	Construction activities outside of site	Others_			
4 Wa	ste/Chemical Management				
4.1	General refuse				
	4.1.1 Accumulation on-site avoided?		\checkmark		
	4.1.2 Receptacles (e.g. rubbish bins) available?		\checkmark		
	4.1.3 Disposed of regularly and properly?		\checkmark		
	4.1.4 Records of quantities generated/recycled/disposed maintained?				

_

_

Hyder

Consulting

SkyCity Golf Course Environmental Team (ET) for Construction Period SITE INSPECTION/AUDIT CHECKLIST

			N/A or not observed		Yes	No	Photo/Remarks
4.2	Chem	ical waste					
	4.2.1	Stored properly in designated area?		\checkmark			And All States and State
	4.2.2	Storage in accordance with Code of Practice?		-	\checkmark		******
	4.2.3	Disposed of properly?			\checkmark		See Not. D
	4.2.4	Trip tickets available for inspection?		\checkmark			
4.3	Chem	ical/fuel storage					
	4.3.1	Is storage area bunded?					
	4.3.2	Adequate bund capacity? (>110% of the largest ta	ank)				
	4.3.3	Area storage area provided with locks and located areas?	l on sealed				
	4.3.4	Are oil/fuel drums and plant/equipment provided v to prevent soil contamination?	vith drip trays				
4.4	C&D N	N aterial	·				
	4.4.1	Reused/recycled where practicable?			\square		
	4.4.2	Inert/non inert materials segregated?					
	4.4.3	Disposed of properly?					
	4.4.4	Records of quantities generated/recycled/dispose	d maintained?	\checkmark			
4.5	Excav	ated Material					
	4.5.1	Reused where practicable?			\square		
	4.5.2	Records of quantities generated/reused/disposed	maintained?				
4.6	Are sp reusec	ent bentonite slurries or grouts collected, reconditic I?	ned and	\checkmark			
4.7	ls foan nearby	n, oil, grease, litter or other objectionable matters in v drain/sewer avoided?	water to				
La	ndscap	e and Visual					
5.1	Are ret	ained trees protected by fencing?			\checkmark		
5.2	Is the	work site confined within site boundaries?					
5.3	Is dam	age to surrounding areas avoided?			\square		

5

Remarks



$\widehat{(}$	Unpaved areas and hand road at entire site are wet. (Obsclosed)
Ð	No dust emitted from breaking activities. (obs dosed)
(\tilde{z})	No empty oil dram was observed. Lobs closed)
G	Perimeter out off drain is at the southern part of the site is being constructed.
B	Mud accumated in the wheel washing bay should be cleared up
6	tregnently. a) file should be created to keep all environmental licenses and permits for inspection.
	An idling backhor not switched off was observed. Norker switched off the backhor immediately.
(\mathcal{B})	It was rem The contractor is reminded to provide torgantin cover
	for the overning stockpiles and during taining tainstorms.

Signatures:		
ET Inspector	AMS Site Representative	Contractor's Representative
Name: Adi La Date: ~9 (6 (06	Pate: > S/ab/Dool.) <u>SUN</u> Name: JHEUNG Korun 40 (Date: 29 (06 / 200 G

K:\EA01332\Construction Period\ET Monthly Checklist v1.doc

k1T



Appendix 2

Marine Water Quality Monitoring Data



Date	Time	Station	Sample Depth (m)	Water Depth (m)	Sea Temp (℃)	Salinity (ppt)	DO Sat (%age)	DO Conc (mg/ℓ)	Turbidity (NTU)	SS (mg/ℓ)
02-Jun-06	(mid-ebb)	M1	3	6	26.1	19.9	97.1	6.9	7	14
02-Jun-06	(mid-ebb)	M2	3	6	26.0	20.0	97.3	7.0	6	11
02-Jun-06	(mid-ebb)	C1	2	3	25.8	19.2	95.4	6.9	7	9
02-Jun-06	(mid-ebb)	C2	3	6	26.0	20.0	97.1	7.0	5	14
02-Jun-06	(mid-flood)	M1	3	6	25.5	21.0	94.9	6.8	6	14
02-Jun-06	(mid-flood)	M2	3	6	25.4	22.4	94.7	6.7	5	16
02-Jun-06	(mid-flood)	C1	2	3	25.3	20.3	93.3	6.8	6	9
02-Jun-06	(mid-flood)	C2	3	6	25.5	21.4	94.5	6.7	5	11
05-Jun-06	(mid-ebb)	M1	3	6	26.9	15.8	103.0	7.5	5	3
05-Jun-06	(mid-ebb)	M2	3	6	26.7	15.6	105.0	7.7	5	4
05-Jun-06	(mid-ebb)	C1	2	6	26.7	15.2	106.0	7.7	6	4
05-Jun-06	(mid-ebb)	C2	3	6	26.6	20.1	99.3	7.3	5	4
05-Jun-06	(mid-flood)	M1	3	3	26.5	15.6	102.0	7.4	6	4
05-Jun-06	(mid-flood)	M2	3	3	26.7	15.5	104.0	7.6	5	4
05-Jun-06	(mid-flood)	C1	2	3	26.5	15.9	101.0	7.3	6	4
05-Jun-06	(mid-flood)	C2	3	6	26.4	19.8	103.0	7.4	6	4
09-Jun-06	(mid-flood)	M1	3	6	26.6	9.0	94.7	6.6	4	8
09-Jun-06	(mid-flood)	M2	3	6	26.6	9.0	95.6	6.7	5	6
09-Jun-06	(mid-flood)	C1	2	3	26.6	8.9	95.9	6.7	4	6
09-Jun-06	(mid-flood)	C2	3	6	26.5	9.0	96.5	6.8	4	7
09-Jun-06	(mid-ebb)	M1								
09-Jun-06	(mid-ebb)	M2			No co	malina dua ta	incromont	othor		
09-Jun-06	(mid-ebb)	C1			INO SA	mpling due to	increment we	aller.		
09-Jun-06	(mid-ebb)	C2								

Hyder Consulting Ltd COI Number 126012 10/07/06 5:57 4

Page A2-1



Date	Time	Station	Sample Depth (m)	Water Depth (m)	Sea Temp (°C)	Salinity (ppt)	DO Sat (%age)	DO Conc (mg/ℓ)	Turbidity (NTU)	SS (mg/ℓ)
12-Jun-06	(mid-ebb)	M1	3	6	25.7	14.7	94.7	6.7	5	11
12-Jun-06	(mid-ebb)	M2	3	6	25.8	14.7	93.5	6.6	4	10
12-Jun-06	(mid-ebb)	C1	2	3	28.8	14.6	93.9	6.7	3	5
12-Jun-06	(mid-ebb)	C2	3	6	25.8	14.7	96.6	6.6	4	4
12-Jun-06	(mid-flood)	M1	3	6	25.8	14.1	95.9	6.8	5	12
12-Jun-06	(mid-flood)	M2	3	6	25.8	14.3	95.7	6.8	5	11
12-Jun-06	(mid-flood)	C1	2	6	25.8	14.1	96.8	6.9	5	9
12-Jun-06	(mid-flood)	C2	3	6	25.7	14.2	95.5	6.8	5	9
16-Jun-06	(mid-ebb)	M1	3	6	26.5	17.2	88.2	6.3	4	3
16-Jun-06	(mid-ebb)	M2	3	6	26.6	17.1	88.4	6.3	3	3
16-Jun-06	(mid-ebb)	C1	2	3	26.6	17.4	90.5	6.4	4	3
16-Jun-06	(mid-ebb)	C2	3	6	26.6	17.5	89.7	6.4	4	3
16-Jun-06	(mid-flood)	M1	3	6	26.3	17.2	86.9	6.2	3	4
16-Jun-06	(mid-flood)	M2	3	6	26.2	17.7	86.4	6.1	4	5
16-Jun-06	(mid-flood)	C1	2	3	26.4	17.4	85.3	6.1	3	4
16-Jun-06	(mid-flood)	C2	3	6	26.2	17.5	86.6	6.2	3	4
19-Jun-06	(mid-ebb)	M1	3	6	27.5	23.5	82.8	6.0	3	3
19-Jun-06	(mid-ebb)	M2	3	6	27.5	23.4	83.1	6.0	3	3
19-Jun-06	(mid-ebb)	C1	2	3	27.6	22.7	84.3	6.1	4	3
19-Jun-06	(mid-ebb)	C2	3	6	27.5	24.0	83.6	6.1	4	3
19-Jun-06	(mid-flood)	M1	3	6	27.2	23.8	81.2	5.8	4	4
19-Jun-06	(mid-flood)	M2	3	6	27.2	23.6	80.2	5.8	4	3
19-Jun-06	(mid-flood)	C1	2	3	27.4	23.8	82.1	6.0	5	4
19-Jun-06	(mid-flood)	C2	3	6	27.2	23.8	81.1	5.9	4	3

Page A2-2



Date	Time	Station	Sample Depth (m)	Water Depth (m)	Sea Temp (℃)	Salinity (ppt)	DO Sat (%age)	DO Conc (mg/ℓ)	Turbidity (NTU)	SS (mg/ℓ)
23-Jun-06	(mid-ebb)	M1	3	6	27.7	16.6	97.1	7.2	5	6
23-Jun-06	(mid-ebb)	M2	3	6	27.7	17.0	97.3	7.5	5	7
23-Jun-06	(mid-ebb)	C1	2	3	27.9	16.3	95.4	7.9	6	7
23-Jun-06	(mid-ebb)	C2	3	6	27.6	17.2	97.1	7.4	4	8
23-Jun-06	(mid-flood)	M1	3	6	28.1	16.8	94.9	8.0	5	9
23-Jun-06	(mid-flood)	M2	3	6	28.0	17.1	94.7	7.9	4	8
23-Jun-06	(mid-flood)	C1	2	6	28.3	16.6	93.3	8.4	5	9
23-Jun-06	(mid-flood)	C2	3	6	28.0	17.5	94.5	8.1	4	9
27-Jun-06	(mid-ebb)	M1	3	6	27.8	17.1	93.7	6.7	5	7
27-Jun-06	(mid-ebb)	M2	3	6	27.8	17.4	93.5	6.7	5	9
27-Jun-06	(mid-ebb)	C1	2	3	28.0	17.0	92.7	6.6	4	7
27-Jun-06	(mid-ebb)	C2	3	6	27.8	17.6	93.0	6.6	5	7
27-Jun-06	(mid-flood)	M1	3	6	27.4	17.0	89.9	6.4	5	4
27-Jun-06	(mid-flood)	M2	3	6	27.4	17.3	90.7	6.5	5	5
27-Jun-06	(mid-flood)	C1	2	3	27.6	16.8	89.0	6.4	5	6
27-Jun-06	(mid-flood)	C2	3	6	27.5	17.3	90.2	6.4	4	7
30-Jun-06	(mid-ebb)	M1	3	6	27.8	18.5	88.1	6.3	5	4
30-Jun-06	(mid-ebb)	M2	3	6	27.7	18.8	87.7	6.4	4	4
30-Jun-06	(mid-ebb)	C1	2	6	27.8	18.4	85.3	6.4	3	6
30-Jun-06	(mid-ebb)	C2	3	6	27.7	18.7	87.0	6.4	4	5
30-Jun-06	(mid-flood)	M1	3	6	27.5	18.4	85.0	6.3	3	4
30-Jun-06	(mid-flood)	M2	3	6	27.4	18.6	86.7	6.2	4	3
30-Jun-06	(mid-flood)	C1	2	6	27.5	18.2	82.8	6.3	5	4
30-Jun-06	(mid-flood)	C2	3	6	27.5	18.6	85.8	6.2	4	5

Page A2-3

Hyder Consulting Ltd COI Number 126012 10/07/06 5:57 4



Date	Time	Station	Sample Depth (m)	Water Depth (m)	Sea Temp (℃)	Salinity (ppt)	DO Sat (%age)	DO Conc (mg/ℓ)	Turbidity (NTU)	SS (mg/ℓ)
Nz	otes : "-" indicates	no data io avai	ilabla	Mean	26.0	17.6	00.0	6.7	4.6	6.4
	bles indicales	no uala is avai	liable	wear	26.9	17.6	92.3	6.7	4.6	6.4
	Bold indicates A	ction Level exc	ceedance	Maximum	28.8	24.0	106.0	8.4	7.0	16.0
	Bold indicates Limit Level exceedance				25.3	8.9	80.2	5.8	3.0	3.0

Page A2-4

Hyder Consulting Ltd COI Number 126012 10/07/06 5:57 4



Appendix 3

Equipment Calibration Details

 Batch:
 HK51718

 Sub Batch:
 0

 Date of Issue:
 17/05/2006

 Client:
 MAUNSELL ENV MGT CNLT LTD

 Client Reference:
 HK51718

Calibration of Tubidimeter

Item :	YSI SONDE Environmental Monitoring System
Model No. :	6820-C-M
Serial No. :	00010867
Equipment No. :	W-026-27
Calibration Method :	This meter was calibrated in accordance with standard method APHA (19th Ed.) 2130B
Date of Calibration :	04 May,2006

Testing Results :

Expected Reading	Recording Reading
0.00 NTU	0.00 NTU
4.00 NTU	4.30 NTU
16.0 NTU	17.4 NTU
80.0 NTU	83.5 NTU
160 NTU	160 NTU
Allowing Deviation	±10%

Ms Wong Wai Man, Alice

Laboratory Manager - Hong Kong

85N

ALS Environmental

ALS Technichem (HK) Pty Ltd

Page 2 of 6

Batch:	HK51718	
Sub Batch :	0	
Date of Issue:	17/05/2006	
Client:	MAUNSELL ENV MGT CNLT LT	D
Client Reference:		-

Calibration of Conductivity System

Item :	YSI SONDE Environmental Monitoring System
Model No. :	6820-C-M
Serial No. :	00010867
Equipment No. :	W-026-27
Calibration Method :	This meter was calibrated in accordance with standard method APHA (19th Ed.) 2510B
Date of Calibration :	04 May,2006
Testing Results :	

Expected Reading	Recording Reading
1412 uS/cm 6667 uS/cm 58670 uS/cm	1387 uS/cm 6781 uS/cm 58910 uS/cm
Allowing Deviation	±10%

Ms Wong Wai Man, Alice Laboratory Manager - Hong Kong

ALS Environmental

ALS Technichem (HK) Pty Ltd

 Batch:
 HK51718

 Sub Batch:
 0

 Date of Issue:
 17/05/2006

 Client:
 MAUNSELL ENV MGT CNLT LTD

 Client Reference:
 MAUNSELL ENV MGT CNLT LTD

Calibration of Salinity System

Item :	YSI SONDE Environmental Monitoring System
Model No. :	6820-C-M
Serial No. :	00010867
Equipment No. :	W-026-27
Calibration Method :	This meter was calibrated in accordance with standard method APHA (19th Ed.) 2520 A and B
Date of Calibration :	04 May,2006
Testing Results :	

Expected Reading	11.2	Recording Reading
10.0 g/L 20.0 g/L 30.0 g/L	2	10.5 g/L 20.9 g/L 30.5 g/L
 Allowing Deviation		±10%

+852 2610 2021 Ms Wong Wai Man, Alice Laboratory Manager - Hong Kong P.29/31

ALS Environmental

ALS Technichem (HK) Pty Ltd

Batch:	HK51718
Sub Batch :	0
Date of Issue:	17/05/2006
Client:	MAUNSELL ENV MGT CNLT LTD
Client Reference:	

Calibration of Thermometer

Item :	YSI SONDE Environmental Monitoring System
Model No. :	6820-C-M
Serial No. :	00010867
Equipment No. :	W-026-27
Calibration Method :	In-house Method
Date of Calibration :	04 May,2006
Tester Bardh	

Testing Results :

Reference Temperature (⁶ C)	Recorded Temperature (⁰ C)
20.5 °C 24.5 °C	20.7 ^o C 24.7 ^o C
Allowing Deviation	±2.0°C



ALS Environmental

ALS Technichem (HK) Pty Ltd

+852 2610 2021

01-JUN-2006

11:13

Batch:	HK51718
Sub Batch :	0
Date of Issue:	17/05/2006
Client:	MAUNSELL ENV MGT CNLT LTD
Client Reference:	

Calibration of DO System

Item :	YSI SONDE Environmental Monitoring System	
Model No. :	6820-C-M	
Serial No. :	00010867	
Equipment No. :	W-026-27	
Calibration Method :	This meter was calibrated in accordance with standard method APHA (18th Ed.) 4500-0C & G	
Date of Calibration :	04 May,2006	

Testing Results :

Expected Reading	Recording Reading
0.00 mg/L	0.00 mg/L
4.32 mg/L 6.79 mg/L	4.47 mg/L 6.59 mg/L
8.98 mg/L	8.83 mg/L
Allowing Deviation	±0.2 mg/L

ALS Environmental

ALS Technichem (HK) Pty Ltd



P.31/31


Ms World Wai Man, Alice Laboratory Manager - Hong Kong




Appendix 4

Works Programme

						PROJECT: SKYCITY GOLF COURSE LOT NO 825, R.P. OF CHEK LAPK VALCUI THO J. MOL THE EXTENSION THERETO, CHEK LAP KOK, HONG KONG
識別碼	WBS 任務名稱		附始時間 2006/1/11	完成時間	2006/1 1/8 1/15 1/22 1/29 2/5	2006/2 2006/3 2006/4 2006/5 2006/6 2006/7 2006/8 2006/8 2/12 2/19 2/26 3/5 3/12 3/19 3/26 4/2 4/9 4/16 4/23 4/30 5/7 5/14 5/28 6/4 6/11 6/18 6/25 7/2 7/9 7/16 7/23 7/30 8/6 8/13 8/20 8/27 9/2
1 2	CONTRACT PERIOD CONTRACT PERIOD Troject Commencement (Site Handover to Contractor)	0 days	2006/1/11 2006/1/11	2006/12/6 2006/1/11	▲ 1/11	
3	1.2 Preliminaries 1.2.1 Mobilization of Plants and Equipment	119 days 7 days	2006/1/11 2006/1/11	2006/5/9 2006/1/17		
5	1.2.2 Site Accommodations (Office Setup, Temporary Power and Water Supplies, etc.)	21 days	2006/1/11	2006/1/31		
6	1.2.3 Initial Survey 1.2.4 Hoarding/Fencing Erection	14 days 45 days	2006/1/11 2006/1/11	2006/1/24 2006/2/24		
8	1.2.5 Site Clearance	30 days	2006/1/11	2006/2/9		
10	1.2.6 Technical/Samples Preparation and Submission (Structural) 1.2.7 Technical/Samples Approval (Structural)	14 days 14 days	2006/1/11 2006/1/25	2006/2/7		
11 12	12.8 Technical/Shopdrawings/Samples Preparation and Submission (Architectural) 12.9 Technical/Shopdrawings/Samples Approval (Architectural)		2006/1/11 2006/4/19	2006/4/18 2006/5/2		
12	1.2.10 Shopdrawings/Samples Preparation and Submission (E&M)		2006/2/15	2006/3/14		
14	1.2.11 Shopdrawings/Samples Approval (E&M) 1.2.12 CSD and CBWD preparation and submission	14 days 28 days	2006/3/15 2006/3/29	2006/3/28 2006/4/25	5	
16	1.2.13 CSD and CBWD Approval	14 days	2006/4/26	2006/5/9	7	
17	1.3 Phase 1 1.3.1 Approval and Consent obtain from Statutory Authority (Formation and Drainage)	265 days 28 days	2006/1/11 2006/1/11	2006/10/2 2006/2/7		
19	1.3.2 Filling, Leveling and Formation Works 1.3.3 Approval and Consent obtain from Statutory Authority (Structure)	14 days	2006/2/10	2006/2/23		
20 21	1.3.3 Popular and consent deal in the statutory Patholicy Statutary 1.3.4 Structural Works	103 days	2006/3/24	2006/7/4		
22 23	1.3.4.1 Buildings' Substructure Construction 1.3.4.1.1 Function Room/Changing Rooms/Pump Room Building	70 days 14 days	2006/3/24 2006/3/24	2006/6/1 2006/4/6	5	
24	1.3.4.1.2 Restaurant and Klitchen Building	14 days	2006/4/7	2006/4/20		
25 26	1.3.4.1.3 General Office and Pro Shop Building 1.3.4.1.4 Maintenance Building	14 days 14 days	2006/4/21 2006/5/5	2006/5/4 2006/5/18	5	
27	1.3.4.1.5 Cable Trench 1.3.4.2 Buildings' Superstructures Construction (Including 14-days propping period)	14 days	2006/5/19 2006/5/17	2006/6/1 2006/7/4		
28 29	1.3.4.2 Buildings' Superstructures Construction (Including 14-days propping period) 1.3.4.2.1 Function Room/Changing Rooms/Pump Room Building	49 days 35 days	2006/5/17	2006/7/4		
30	1.3.4.2.2 Restaurant and Kitchen Building 1.3.4.2.3 General Office and Pro Shop Building	28 days 28 days	2006/5/17 2006/5/17	2006/6/13		
31	1.3.4.2.4 Outdoor Sitting Area, Terrace and Entrance Plaza	21 days	2006/6/14	2006/7/4		
33 34	1.3.4.2.5 Maintenance Building 1.3.4.3 Underground Drainage and Ducting Works Installation	35 days 16 days	2006/5/26 2006/5/10	2006/6/29 2006/5/25	5	
35	1.3.4.3.1 Function Room/Changing Rooms/Pump Room Building	7 days	2006/5/10	2006/5/16	5	
36 37	13.4.3.2 Restaurant and Kitchen Building 13.4.3.3 General Office and Pro Shop Building	7 days 7 days	2006/5/10 2006/5/10	2006/5/16 2006/5/16	5	
38 39	1.3.4.3.4 Maintenance Building 1.3.4.4 Concealing E&M Works Installation	7 days 7 days	2006/5/19 2006/4/7	2006/5/25		
40	1.3.5 Architectural Works	111 days	2006/6/14	2006/10/2	2	
	1.3.5.1 Internal Finishing Works and Fitting-out by Main Contractor 1.3.5.1.1 Function Room/Changing Room/Pump Room Building	46 days 30 days	2006/6/14 2006/6/21	2006/7/29 2006/7/20		
43	1.3.5.1.2 Restaurant and Klitchen Building	30 days	2006/6/14	2006/7/13	8	
44 45	1.3.5.1.3 General Office and Pro Shop Building 1.3.5.1.4 Maintenance Building	30 days 30 days	2006/6/14 2006/6/30	2006/7/13 2006/7/29	5	
46	1.3.5.2 Internal Decorations to Clubhouse Buildings by NSC 1.3.5.3 External Finishing Works by Main Contractor	60 days 90 days	2006/7/30 2006/7/5	2006/9/27 2006/10/2		
47	1.3.5.4 Indoor E&M Works and Fitting-out Installation	58 days	2006/6/14	2006/8/10/2		
49 50	1.3.5.4.1 Function Room/Changing Room/Pump Room Building 1.3.5.4.2 Restaurant and Klitchen Building	42 days 42 days	2006/6/21 2006/6/14	2006/8/1 2006/7/25	5	
51	1.3.5.4.3 General Office and Pro Shop Building	42 days	2006/6/14	2006/7/25	5	
52	1.3.5.4.4 Maintenance Building 1.3.6 External Area	42 days 134 days	2006/6/30 2006/4/14	2006/8/10 2006/8/25	<u>b</u>	
54	1.3.6.1 Underground Drainage and Ducting Construction 1.3.6.2 Hardlandscaping and Paving Works	35 days 35 days	2006/4/14 2006/5/19	2006/5/18 2006/6/22		
55 56	1.3.6.2 Particular descripting and Parting works 1.3.6.3 E&M Works and Fitting-out by Main Contractor	45 days	2006/6/23	2006/6/22	5 5	
57 58	1.3.6.4 Finishing Works and Fitting-out by Main Contractor 1.3.6.5 Irrigation & Softlandscaping Works by NSC	19 days 45 days	2006/8/7 2006/6/23	2006/8/25 2006/8/6	5	
59	1.4 Phase 2	316 days	2006/1/11	2006/11/22		
60 61	1.4.1 Approval and Consent obtain from Statutory Authority (Formation and Drainage) 1.4.2 Lake B / Zone H3	28 days 161 days	2006/1/11 2006/2/14	2006/2/7 2006/7/24		
62	14.2.1 Lake-B Excavation 14.2.2 Lake-B Edge Retaining Walls Construction	7 days	2006/2/14 2006/2/21	2006/2/21 2006/3/6	-	
64	1.4.2.3 Erecting of hoarding works at GC/2 Area (Approx. 8.67% handover to MC at late of March 200					
65 66	1.4.2.4 Lake-B Excavation within GC/2 Area 1.4.2.5 Lake-B Edge Retaining Walls Construction within GC/2 Area	14 days 28 days		2006/4/24 2006/5/22		
67	1.4.2.6 Waterproof Lining and Finishing Works to Walls and Lake Bottom	35 days	2006/5/23	2006/6/26	5	
68 69	1.4.2.7 Waterlightness test to Lakes and Reservoir 1.4.2.8 Zone H3 Underground Drainage and Ducting Construction	28 days 10 days	2006/6/27 2006/4/27	2006/7/24 2006/5/6	1 5	
70	1.4.2.9 Zone H3 Filling, Leveling and Formation Works to Profile 1.4.2.10 Zone H3 Irrigation System by NSC		2006/5/23	2006/6/8		
72	1.4.2.11 Zane H3 Lighting Fittings	7 days	2006/6/24	2006/6/30	1	
	1.4.2.12 Zone H3 Sand lying and Final Shaping 1.4.2.13 Zone H3 Softlandscaping Works by NSC	7 days 15 days	2006/7/1 2006/7/8	2006/7/7 2006/7/22		
75	1.4.3 Zone H4a	149 days	2006/6/27	2006/11/22	2	
	1.4.3.1 Filing, leveling & formation 1.4.3.2 Irrigation pipes laying (NSC)		2006/6/27 2006/7/25	2006/7/8 2006/8/14		
78	1.4.3.3 Rough shaping	8 days	2006/8/15	2006/8/22	2	
	1.4.3.4 Surface Drainage System Construction 1.4.3.5 Tee Boxes (No.4,13) Construction	7 days 14 days	2006/9/5 2006/9/5	2006/9/11 2006/9/18		
81	1.4.3.6 Sand lying and Final Shaping	10 days	2006/9/26	2006/10/5		
83	1.4.3.7 Amenity Area Finishing Works by Main Contractor 1.4.3.8 Cable Lying and Lighting Fittings	8 days 9 days	2006/10/24 2006/8/8	2006/10/31 2006/8/16		
	1.4.3.9 Softlandscaping Works by NSC 1.4.4 Zone H5	30 days	2006/10/24 2006/7/9	2006/11/22		
86	1.4.4.1 Filing, levelling & formation	22 days	2006/7/9	2006/7/30	7	
	1.4.4.2 Imigation pipes laying (NSC) 1.4.4.3 Rough shaping		2006/7/25 2006/8/23	2006/8/14 2006/8/31		
89	1.4.4.4 Surface Drainage System Construction	10 days	2006/9/12	2006/9/21	T I I I I I I I I I I I I I I I I I I I	
	1.4.5 Sand lying and Final Shaping 1.4.6 Cable Lying and Lighting Filtings		2006/10/6 2006/8/17	2006/10/19 2006/8/25		
92	1.4.4.7 Softlandscaping Works by NSC	30 days	2006/10/24	2006/11/22	2	
94	I.4.5 Zone H1 1.4.5.1 Underground Drainage and Ducting Construction	286 days 24 days	2006/2/10 2006/2/10	2006/11/22 2006/3/5		
	1.4.5.2 Filing, leveling & formation 1.4.5.3 trigation pipes taying (NSC)	22 days 21 days	2006/7/9	2006/7/30 2006/8/14		
97	1.4.5.4 Rough shaping	9 days	2006/8/23	2006/8/31	T I I I I I I I I I I I I I I I I I I I	
	1.4.5.5 Surface Drainage System Construction 1.4.5.6 Tee Boxes (No.1,2,10,11) Construction		2006/9/12 2006/9/19			
100	1.4.5.7 Sand lying and Final Shaping	14 days	2006/10/6	2006/10/19	7	
101 102	1.4.5.8 Amenity Area Finishing Works by Main Contractor 1.4.5.9 Cable Lying and Lighting Filtings		2006/11/1 2006/8/26	2006/11/8 2006/9/3		
103	1.4.5.10 Softlandscaping Works by NSC	30 days	2006/10/24	2006/11/22	2	
105	I.4.6 Zone P 1.4.6.1 Underground Drainage and Ducting Construction	14 days	2006/3/6 2006/3/6	2006/3/19	2	
106	1.4.6.2 Filing, leveling & formation 1.4.6.3 Irritation pipes laying (NSC)		2006/7/31	2006/8/7 2006/8/14		
106 107 Title; Maste	1.4.6.2 Filing, leveling & formation 1.4.6.3 Irrigation pipes laying (NSC)	8 days	2006/7/31 2006/7/25	2006/8/7 2006/8/14	T	要 ▶ ■ ↓ 顧恕任務 ● 上顧恕要徑任務 ● 上顧恕里程碑 ◆ 上顧恕進度 → 分割



			PROJECT: SKYCITY GOLF COURSE LOT NO 825, R.P. OF CHEK LAP KOK LOT NO. 1 AND THE EXTENSION THERETO, CHEK LAP KOK HONG KONG
明碼 WBS	任務名稱	工期 開始時間 完成時間 <u>2006/1</u> 1/8 11/15 11/22	20692 20093 20094 20095 20066 20097 20098
08 1.4.6.4	Rough shaping	4 days 2006/9/1 2006/9/4	1/129 125 12/19 1226 13/5 13/12 13/19 13/26 14/2 14/9 14/16 14/23 14/30 15/7 15/14 15/21 15/28 16/4 16/11 16/18 16/25 17/2 17/9 17/16 17/23 17/90 18/6 18/13 1
109 1.4.6.5 110 1.4.6.6	Surface Drainage System Construction Sand lying and Final Shaping	4 days 2006/9/22 2006/9/25 4 days 2006/10/20 2006/10/23	
110 1.4.6.7	Amenity Area Finishing Works by Main Contractor	4 days 2000/10/20 2000/10/23 5 days 2006/11/9 2006/11/13	
112 1.4.6.8	Cable Lying and Lighting Fittings	9 days 2006/9/1 2006/9/12	
113 1.4.6.9 114 1.4.7	Softlandscaping Works by NSC Lake A	30 days 2006/10/24 2006/11/22 165 days 2006/2/10 2006/7/24	
114 1.4.7	Lake-A Excavation	14 days 2006/2/10 2006/2/23	
116 1.4.7.2	Lake-A Edge Retaining Walls construction	49 days 2006/2/24 2006/4/13	
117 1.4.7.3 118 1.4.7.4	Waterproof Lining and Finishing Works to Walls and Lake Bottom Watertightness test to Lakes and Reservoir	35 days 2006/4/14 2006/5/18 28 days 2006/6/27 2006/7/24	
119 1.4.8	Pump House Construction	186 days 2006/2/10 2006/8/14	
120 1.4.8.1	Structural Works (Substructure and Superstructure)	42 days 2006/2/10 2006/3/23	
121 1.4.8.2 122 1.4.8.3	Finishing Works (Internal and External) Piping Works connect to Lakes (A & B)	42 days 2006/3/24 2006/5/4 28 days 2006/5/23 2006/6/19	
122 1.4.8.3 123 1.4.8.4	Piping Works connect to Lakes (A & B) E&M Works (including Plants and Equipment Installation)	28 days 2006/5/23 2006/6/19 56 days 2006/6/20 2006/8/14	
124 1.4.9	Zone H7	176 days 2006/3/20 2006/9/11	
125 1.4.9.1	Underground Drainage and Ducting Construction	14 days 2006/3/20 2006/4/2	
126 1.4.9.2	Filing, leveling & formation	16 days 2006/4/14 2006/4/29	
127 1.4.9.3 128 1.4.9.4	Irrigation pipes laying (NSC) Rough Shaping	21 days 2006/5/12 2006/6/1 8 days 2006/6/2 2006/6/9	
129 1.4.9.5	Surface Drainage System Construction	8 days 2006/6/23 2006/6/30	
130 1.4.9.6	Sand lying and Final Shaping	10 days 2006/7/16 2006/7/25	
131 1.4.9.7 132 1.4.9.8	Cable Lying and Lighting Fittings Softlandscaping Works by NSC	9 days 2006/5/11 2006/5/19 30 days 2006/8/13 2006/9/11	
132 1.4.9.8 133 1.4.10	Softlandscaping Works by NSC Zone H6	30 days 2006/8/13 2006/9/11 162 days 2006/4/3 2006/9/11	
134 1.4.10.1	Underground Drainage and Ducting Construction	14 days 2006/4/3 2006/4/16	
135 1.4.10.2	Filing, leveling & formation	16 days 2006/4/30 2006/5/15	
136 1.4.10.3 137 1.4.10.4	Irrigation pipes laying (NSC) Rough Shaping	21 days 2006/5/12 2006/6/1 8 days 2006/6/10 2006/6/17	
137 1.4.10.4	Surface Drainage System Construction	8 days 2006/7/1 2006/7/8	
139 1.4.10.6	Tee Boxes (No.7, 16) Construction	21 days 2006/6/23 2006/7/13	
140 1.4.10.7	Sand lying and Final Shaping	10 days 2006/7/26 2006/8/4	
141 1.4.10.8 142 1.4.10.9	Amenity Area Finishing Works by Main Contractor Cable Lying and Lighting Fittings	7 days 2006/8/13 2006/8/19 9 days 2006/5/20 2006/5/28	
142 1.4.10.9 143 1.4.10.10	Softandscaping Works by NSC	9 days 2006/5/20 2006/5/28 30 days 2006/8/13 2006/9/11	
144 1.4.11	Zone H9	148 days 2006/4/17 2006/9/11	
145 1.4.11.1	Underground Drainage and Ducting Construction	10 days 2006/4/17 2006/4/26	
146 1.4.11.2 147 1.4.11.3	Filling, leveling & formation Irrigation pipes laying (NSC)	10 days 2006/5/16 2006/5/25 21 days 2006/5/12 2006/6/1	
14/ 1.4.11.3 148 1.4.11.4	Rough Shaping	21 days 2006/0/12 2006/0/1 5 days 2006/6/18 2006/6/22	
49 1.4.11.5	Surface Drainage System Construction	5 days 2006/7/9 2006/7/13	
50 1.4.11.6	Tee Boxes (No.6, 15) Construction	21 days 2006/7/14 2006/8/3	
151 1.4.11.7 152 1.4.11.8	Sand lying and Final Shaping Amenity Area Finishing Works by Main Contractor	8 days 2006/8/5 2006/8/12 7 days 2006/8/20 2006/8/26	
152 1.4.11.8 153 1.4.11.9	Cable Lying and Lighting Fittings	9 days 2006/5/29 2006/6/6	
154 1.4.11.10	Softlandscaping Works by NSC	30 days 2006/8/13 2006/9/11	
55 1.5	Phase 3 Approval and Concret obtain from Statutory Authority (Cormolice and Designan)	240 days 2006/1/11 2006/9/7	
156 1.5.1 157 1.5.2	Approval and Consent obtain from Statutory Authority (Formation and Drainage) Zone H8	28 days 2006/1/11 2006/2/7 206 days 2006/2/10 2006/9/3	
158 1.5.2.1	Underground Drainage and Ducting Construction	15 days 2006/2/10 2006/2/24	
159 1.5.2.2	Filling, Leveling and Formation Works to Profile	17 days 2006/3/7 2006/3/23	
160 1.5.2.3 161 1.5.2.4	Surface Drainage System Construction	10 days 2006/5/11 2006/5/20 24 days 2006/6/8 2006/7/1	
161 1.5.2.4 162 1.5.2.5	Tee Boxes No 8, 9, 17, 18 Construction Sand lying and Final Shaping	24 days 2006/6/8 2006/7/1 10 days 2006/6/8 2006/6/17	
162 1.5.2.5	Finishing Works by Main Contractor	7 days 2006/7/28 2006/8/3	
164 1.5.2.7	Lighting Fittings	7 days 2006/8/18 2006/8/24	
165 1.5.2.8 166 1.5.2.9	Irrigation System by NSC Softlandscaping Works by NSC	60 days 2006/5/11 2006/7/9 60 days 2006/7/6 2006/9/3	
166 1.5.2.9 167 1.5.3	Softlandscaping Works by NSC Zone H4	60 days 2006/7/6 2006/9/3 191 days 2006/2/25 2006/9/3	
168 1.5.3.1	Underground Drainage and Ducting Construction	10 days 2006/2/25 2006/3/6	
169 1.5.3.2	Filling, Leveling and Formation Works to Profile	18 days 2006/3/24 2006/4/10	
170 1.5.3.3 171 1.5.3.4	Surface Drainage System Construction Tee Boxes No 5, 14 Construction	11 days 2006/5/21 2006/5/31 12 days 2006/7/2 2006/7/13	
172 1.5.3.5	Sand lying and Final Shaping	12 days 2006/72 2006/713 11 days 2006/6/18 2006/6/28	
173 1.5.3.6	Finishing Works by Main Contractor	7 days 2006/8/4 2006/8/10	
174 1.5.3.7	Lighting Fittings	7 days 2006/8/25 2006/8/31	
175 1.5.3.8 176 1.5.3.9	Irrigation System by NSC Softlandscaping Works by NSC	60 days 2006/5/11 2006/7/9 60 days 2006/7/6 2006/9/3	
177 1.5.4	Zone H2	150 days 2006/4/11 2006/9/7	
178 1.5.4.1	Underground Drainage and Ducting Construction	20 days 2006/4/11 2006/4/30	
179 1.5.4.2	Filling, Leveling and Formation Works to Profile	10 days 2006/5/1 2006/5/10	
180 1.5.4.3 181 1.5.4.4	Surface Drainage System Construction Tee Boxes No 3, 12 Construction	7 days 2006/6/1 2006/6/7 14 days 2006/7/14 2006/7/27	
182 1.5.4.5	Sand lying and Final Shaping	7 days 2006/6/29 2006/7/5	
183 1.5.4.6	Finishing Works by Main Contractor	7 days 2006/8/11 2006/8/17	
184 1.5.4.7 185 1.5.4.8	Lighting Fittings	7 days 2006/9/1 2006/9/7	
85 1.5.4.8 86 1.5.4.9	Irrigation System by NSC Softlandscaping Works by NSC	60 days 2006/5/11 2006/7/9 60 days 2006/7/6 2006/9/3	
87 1.6	Drainage and Manhole Construction Works outside Site Boundary	238 days 2006/1/11 2006/9/5	
88 1.6.1	Approval and Consent obtain from Statutory Authority (Formation and Drainage)	28 days 2006/1/11 2006/2/7	
16.2	Application of Temporary Traffic Arrangement from Transport Department Application of Department from DND Delice 8.4.4	42 days 2006/3/29 2006/5/9	
90 1.6.3 91 1.6.4	Application of Permit from RMO Police & AA Path section OP1 and MH OMH1 Construction	21 days 2006/5/10 2006/5/30 35 days 2006/5/31 2006/7/4	
191 1.6.4	Path section OP1 and WPH OWH1 Construction Path section OP2 and WH OMH2 Construction	28 days 2006/7/5 2006/81	
193 1.6.6	Path section OP3 and MH OMH3 Construction	35 days 2006/8/2 2006/9/5	
194 1.7	Testing and Commissioning	21 days 2006/8/28 2006/9/17	
195 1.8 196 1.9	As-built Drawings Preparation and Submission Removal & Reinstatement of Hoarding	21 days 2006/9/29 2006/10/19 35 days 2006/9/8 2006/10/12	
196 1.9 197 1.10	Final Inspection by Client	33 days 2006/10/15 2006/10/17	
98 1.11	Demobilization	10 days 2006/10/13 2006/10/22	
99 1.12	Site Clearance	5 days 2006/10/23 2006/10/27	
200 1.13	Form Submission and Authorities Inspection Electricity Supply Application (CLP, Checking)	232 days 2006/4/5 2006/11/22 40 days 2006/4/5 2006/5/14	
201 1.13.1 202 1.13.2	Electricity Supply Application (CLP Checking) Power Energizing	40 days 2006/4/5 2006/5/14 10 days 2006/9/8 2006/9/17	
203 1.13.3	Form WWO46 Part I & II Submission	0 days 2006/4/5	₩ 45
204 1.13.4	Form WWO46 Part III & IV Submission	0 days 2006/8/14 2006/8/14	ga4
205 1.13.5	WSD Inspection	7 days 2006/8/15 2006/8/21	
206 1.13.6 207 1.13.7	Water Certificate Form FSI/314 1st Submission	40 days 2006/8/22 2006/9/30 0 days 2006/4/5 2006/4/5	₩ 45
207 1.13.7	Form FSI/314 TSI Submission Form FSI/314 2nd Submission	0 days 2006/8/14 2006/8/14	₩ 45
209 1.13.9	Form FSI/501 submission	0 days 2006/9/30 2006/9/30	
210 1.13.10	FSD Inspection	0 days 2006/10/14 2006/10/14	
1	BD Inspection	0 days 2006/11/22 2006/11/22 0 days 2006/11/22 2006/11/22	
	Drainane Inspection		
211 1.13.11 212 1.13.12 213 1.14	Drainage Inspection Project Completion and Handover to Client	0 days 2006/12/6 2006/12/6	





Appendix 5

Marine Water Monitoring Schedule for Next Month

Sky City Golf Course EM&A Tentative Water Quality Monitoring Schedule for July 2006

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
25-Jun	26-Ju	າ 27-Jun	28-Jun	29-Jun	30-Jun	01-Jul
		Mid-Flood 06:47 03:27 10:08 Mid-Ebb 14:12 10:08 18:16			Mid-Flood 08:47 05:31 12:03 Mid-Ebb 16:03 12:03 20:04	
02-Jul	03-Ju		05-Jul	06-Jul	07-Jul	08-Jul
	Mid-Flood 11:15 08:30 14:07 Mid-Ebb 17:45 14:01 21:37				Mid-Ebb 10:17 06:16 14:19 Mid-Flood 17:33 14:19 20:48	
09-Jul	10-Ju	l 11-Jul	12-Jul	13-Jul	14-Jul	15-Jul
	Mid-Ebb 12:28 08:20 16:36 Mid-Flood 19:58 16:36 23:27 17-Ju	3	19-Jul		Mid-Flood 08:27 05:16 11:39 Mid-Ebb 15:29 11:39 19:20 21-Jul	
	Mid-Flood 11:30 08:30 14:30 Mid-Ebb 17:48 14:30 21:00 24-Ju	3	26-Jul		Mid-Ebb 10:19 06:20 14:19 Mid-Flood 17:56 14:19 21:34 28-Jul	
	Mid-Ebb 12:39 08:38 16:40 Mid-Flood 19:58 16:40 23:16	3	20-501		Mid-Flood 08:04 04:53 11:16 Mid-Ebb 15:03 11:16 18:50	