

## Highways Department



Agreement No. CE 20/2009 (EP)

### Environmental Team for the Widening of Tolo Highway / Fanling Highway between Island House Interchange and Fanling

(Stage 1)  
Between Island House Interchange and  
Tai Hang - Investigation

Monthly EM&A Report  
for June 2014

[07/2014]

	Name	Signature
Prepared & Checked:	Joanne Ko	
Reviewed & Approved:	Y T Tang	

Version:	Rev. 0	Date: 11 July 2014
<p><b>Disclaimer</b></p> <p>This report is prepared for Highways Department and is given for its sole benefit in relation to and pursuant to Environmental Team for the Widening of Tolo Highway/Fanling Highway between Island House Interchange and Fanling (Stage 1) Between Island House Interchange and Tai Hang - Investigation and may not be disclosed to, quoted to or relied upon by any person other than Highways Department without our prior written consent. No person (other than Highways Department) into whose possession a copy of this report comes may rely on this report without our express written consent and Highways Department may not rely on it for any purpose other than as described above.</p>		

AECOM Asia Co. Ltd.  
15/F, Grand Central Plaza, Tower 1, 138 Shatin Rural Committee Road, Shatin, NT, Hong Kong  
Tel: (852) 3922 9000 Fax: (852) 2317 7609 www.aecom.com



Our ref AFK/TK/bw/T264022/22.01/L-0204

T 2828 5919

E terence.kong@mottmac.com.hk

Your ref

Hyder-Arup-Black & Veatch Joint Venture  
c/o Hyder Consulting Limited  
47/F Hopewell Centre  
183 Queen's Road East  
Wanchai  
Hong Kong

11 July 2014

By Fax (2805 5028) and Post

**Attn.: Mr. James Penny**

Dear Sir,

**Widening of Tolo Highway between  
Island House Interchange and Tai Hang  
Environmental Permit (EP) No.: EP-324/2008/B  
Condition 3.3 – Submission of Monthly EM&A Report for June 2014 (Stage 1)**

We refer to the captioned Monthly EM&A Report received on 10 and 11 July 2014 submitted by Environmental Team (ET) via email. Pursuant to EP Condition 3.3, I hereby verify the Monthly EM&A Report for June 2014 (Stage 1) for the Project.

Yours faithfully  
for MOTT MACDONALD HONG KONG LIMITED

Terence Kong  
Independent Environmental Checker

c.c. HyD – Mr. Raymond T W Kong / Mr. Dennis Wong / Mr. William Chiang (Fax: 2761 4864)

ETL, AECOM – Mr. Y T Tang (Fax: 2317 7609)

## TABLE OF CONTENTS

	Page
EXECUTIVE SUMMARY	1
Reporting Change	1
1 INTRODUCTION	3
1.1 Background	3
1.2 Scope of Report	4
1.3 Project Organization	4
1.4 Summary of Construction Works	5
1.5 Summary of EM&A Programme Requirements	5
2 AIR QUALITY MONITORING	6
2.1 Monitoring Requirements	6
2.2 Monitoring Equipment	6
2.3 Monitoring Locations	6
2.4 Monitoring Parameters and Frequency	7
2.5 Monitoring Methodology	7
2.6 Monitoring Schedule for the Reporting Month	8
2.7 Monitoring Results	9
2.8 Results and Observations	9
3 NOISE MONITORING	10
3.1 Monitoring Requirements	10
3.2 Monitoring Equipment	10
3.3 Monitoring Locations	10
3.4 Monitoring Parameters and Frequency	11
3.5 Monitoring Methodology	11
3.6 Monitoring Schedule for the Reporting Month	12
3.7 Monitoring Results	12
4 ENVIRONMENTAL SITE INSPECTION AND AUDIT	13
4.1 Site Inspection	13
4.2 Advice on the Solid and Liquid Waste Management Status	14
4.3 Environmental Licenses and Permits	14
4.4 Implementation Status of Environmental Mitigation Measures	17
4.5 Summary of Exceedances of the Environmental Quality Performance Limit	18
4.6 Summary of Complaints, Notification of Summons and Successful Prosecutions	18
5 FUTURE KEY ISSUES	19
5.1 Construction Programme for the Coming Month	19
5.2 Key Issues for the Coming Month	19
5.3 Monitoring Schedule for the Coming Month	19
6 CONCLUSIONS AND RECOMMENDATIONS	20
6.1 Conclusions	20
6.2 Recommendations	20

### List of Tables

Table 1.1	Contact Information of Key Personnel
Table 2.1	Air Quality Monitoring Equipment
Table 2.2	Locations of Impact Air Quality Monitoring Stations
Table 2.3	Air Quality Monitoring Parameters and Frequency
Table 2.4	Summary of 1-hour TSP Monitoring Results in the Reporting Period
Table 2.5	Summary of 24-hour TSP Monitoring Results in the Reporting Period
Table 3.1	Noise Monitoring Equipment
Table 3.2	Locations of Impact Noise Monitoring Stations
Table 3.3	Noise Monitoring Parameters and Frequency
Table 3.4	Summary of Construction Noise Monitoring Results in the Reporting Period
Table 4.1	Summary of Environmental Licensing and Permit Status

### Figures

Figure 1.1	General Project Layout Plan
Figure 2.1	EM&A Monitoring Locations
Figure 4.1	Environmental Complaint Handling Procedures

### List of Appendices

Appendix A	Project Organization Structure
Appendix B	Construction Programmes
Appendix C	Implementation Schedule of Environmental Mitigation Measures (EMIS)
Appendix D	Summary of Action and Limit Levels
Appendix E	Calibration Certificates of Monitoring Equipments
Appendix F	EM&A Monitoring Schedules
Appendix G	Impact Air Quality Monitoring Results and their Graphical Presentation
Appendix H	Meteorological Data for the Reporting Month
Appendix I	Impact Daytime Construction Noise Monitoring Results and their Graphical Presentation
Appendix J	Event Action Plan
Appendix K	Site Inspection Summaries
Appendix L	Statistics on Complaints, Notifications of Summons and Successful Prosecutions

## EXECUTIVE SUMMARY

The proposed widening of Tolo Highway and Fanling Highway between Island House Interchange and Fanling (the Project) is a Designated Project under the Environmental Impact Assessment Ordinance (Cap. 499) (EIAO) and is governed by an Environmental Permit (EP-324/2008)(EP) issued by EPD on 23 December 2008. Subsequently, EPD issued a Variation of Environmental Permit (EP-324/2008/A) (VEP) on 31 January 2012. The VEP (EP-324/2008/B) was subsequently granted on 17 March 2014 which superseded the previous EP (EP-324/2008/A). The most recent variation of the EP does not cover Stage 1 (between Island House Interchange and Tai Hang) of the Project.

The Project aims to widen Tolo Highway and Fanling Highway to dual 4-lane carriageway in order to alleviate the current traffic congestion problems and to cope with the increasing transport demands to and from the urban areas and also cross boundary traffic.

The construction works for this Project will be delivered in 2 stages i.e. Stage 1 (between Island House Interchange and Tai Hang) and Stage 2 (between Tai Hang and Wo Hop Shek Interchange). The construction works of Stage 1 were commenced on 23 November 2009 and will tentatively be completed in August 2014. This report focuses on Stage 1 of the Project only.

The construction phase of Stage 1 under the EP and the Environmental Monitoring and Audit (EM&A) programme for Stage 1 of the Project commenced on 23 November 2009. The impact environmental monitoring and audit includes air quality and noise monitoring.

This report documents the findings of EM&A works conducted in the period between 1 and 30 June 2014.

As informed by the Contract 1 Contractor (China State Construction Engineering (Hong Kong) Ltd.), construction activities in the reporting period were:-

- Temporary shoring, sheetpiling and excavation
- Retaining wall construction
- Noise barrier footing construction
- Noise barrier installation
- Asphalt laying
- Installation of Drainage Pipes
- Landscape Softworks

The construction works carried out by the Contract 2 Contractor (Gammon Construction Ltd.) in the reporting period were:-

- Temporary traffic arrangements
- Slope outstanding and remedial works
- Noise barrier outstanding and remedial works
- Entrusted watermains works
- Road and drainage outstanding and remedial works
- Landscaping works

### Reporting Change

There was no reporting change required in the reporting month.

### Breaches of Action and Limit Levels for Air Quality

No exceedance of Action and Limit Level was recorded for 1-hour and 24-hour TSP monitoring in the reporting month.

### **Breaches of Action and Limit Levels for Noise**

No Action Level exceedance of construction noise was recorded in the reporting month since no noise complaints related to 0700 – 1900 hours on normal weekdays was received and followed by the Environmental Team in the reporting month.

No Limit Level exceedance of construction noise was recorded in the reporting month.

### **Complaint, Notification of Summons and Successful Prosecution**

One (1) water-related complaint was received on 23 June 2014 and followed up by the Environmental Team in the reporting month. The investigation result is reported in Section 4.6.

No notification of summons and successful prosecution was received in the reporting month.

### **Future Key Issues**

Key issues to be considered in the coming month included:-

- Properly store and label oils and chemicals on site;
- Chemical, chemical waste and waste management;
- Collection of construction waste should be carried out regularly;
- Site runoff should be properly collected and treated prior to discharge;
- Properly maintain all drainage facilities and wheel washing facilities on site;
- Exposed slopes should be covered up properly if no temporary work will be conducted;
- Suppress dust generated from excavation, breaking and drilling activities, haul road traffic and grout mixing;
- Quieter powered mechanical equipment should be used;
- Closely check and replace the sound insulation materials wrapped at the concrete breaker tip regularly;
- Better scheduling of construction works to minimize noise nuisance; and
- Tree protective measures for all retained trees should be well maintained.

## 1 INTRODUCTION

### 1.1 Background

- 1.1.1. Tolo Highway and Fanling Highway are expressways in the North East New Territories connecting Sha Tin, Tai Po and Fanling. These highways form a vital part of the strategic Route 9, which links other major strategic routes to Shenzhen. At present, this section of Route 9 is dual 3-lane carriageway. However, at several major interchanges along this section of Route 9, the highway is only dual-2 lane. Severe congestion is a frequent occurrence during peak periods, particularly in the Kowloon bound direction.
- 1.1.2. The objective of the Project “Widening of Tolo Highway / Fanling Highway between Island House Interchange and Fanling” is to widen Tolo Highway and Fanling Highway to dual 4-lane carriageway in order to alleviate the current traffic congestion problems and to cope with the increasing transport demands to and from the urban areas and also cross boundary traffic.
- 1.1.3. The Project is a Designated Project under the Environmental Impact Assessment Ordinance (Cap. 499) (EIAO) and is governed by an Environmental Permit (EP-324/2008)(EP) issued by EPD on 23 December 2008. Subsequently, EPD issued a Variation of Environmental Permit (EP-324/2008/A) (VEP) on 31 January 2012. The VEP (EP-324/2008/B) was subsequently granted on 17 March 2014 which superseded the previous EP (EP-324/2008/A). The most recent variation of the EP does not cover Stage 1 (between Island House Interchange and Tai Hang) of the Project.
- 1.1.4. The scope of the Project comprises mainly:-
  - (i) Widening of a 5.7 km section of Tolo Highway and 3.0 km section of Fanling Highway between Island House Interchange and Wo Hop Shek Interchange from the existing dual 3-lane to dual 4-lane, including construction of new vehicular bridges;
  - (ii) Widening of interchange sections at Island House Interchange, Tai Po North Interchange, and Lam Kam Road Interchange from dual 2-lane to dual 3-lane, except Sha Tin bound carriageway at Tai Po North Interchange, which is widened from 3-lane to 4-lane, including realignment of various slip roads;
  - (iii) Modification and reconstruction of highways, vehicular bridges, underpasses and footbridges.
- 1.1.5. The construction works for this Project will be delivered in 2 stages i.e. Stage 1 (between Island House Interchange and Tai Hang) and Stage 2 (between Tai Hang and Wo Hop Shek Interchange). The construction works of Stage 1 commenced on 23 November 2009 and will tentatively be completed in July 2014; while the construction works of Stage 2 commenced on 21 November 2013. This report focuses on Stage 1 of the Project only.
- 1.1.6. The construction works for Stage 1 of the Project will be implemented under 2 works contracts (Contract 1 and Contract 2). Contract 1 covers the section of Tolo Highway between Island House Interchange and Ma Wo, Contract 2 covers the section of Tolo Highway between Ma Wo and Tai Hang.
- 1.1.7. Hyder-Arup-Black and Veatch Joint Venture (HABVJV) are appointed by Highways Department (HyD) as the consultants for the design and construction assignment for the Tolo project under Agreement No. CE 58/2000 Supplementary Agreement No. 3 (SA3) (i.e. the Engineer for the Contracts).
- 1.1.8. China State Construction Engineering (Hong Kong) Ltd. (CSHK) was commissioned as the Contractor of Contract 1 of Stage 1 of the Project, while Gammon Construction Limited (GCL) was commissioned as the Contractor of Contract 2 of Stage 1 of the Project.
- 1.1.9. AECOM Asia Co. Ltd. was employed by HyD as the Environmental Team (ET) to undertake the Environmental Monitoring and Audit (EM&A) works for Stage 1 of the Project and Mott MacDonald Hong Kong Ltd. acts as the Independent Environmental Checker (IEC) for the Contracts.
- 1.1.10. The construction phase of Stage 1 under the EP commenced on 23 November 2009.

1.1.11. According to the updated EM&A Manual of Stage 1 of the Project, there is a need of an EM&A programme including air quality and noise monitoring. The EM&A programme for Stage 1 of the Project commenced on 23 November 2009.

## 1.2 Scope of Report

1.2.1 This is the fifty-sixth monthly EM&A Report under the Agreement No. CE 20/2009 (EP) - Widening of Tolo Highway between Island House Interchange and Tai Hang – Investigation. This report presents a summary of the environmental monitoring and audit works, list of activities and mitigation measures proposed by the ET for Stage 1 of the Project in June 2014.

## 1.3 Project Organization

1.3.1 The project organization structure is shown in Appendix A. The key personnel contact names and numbers are summarized in Table 1.1.

**Table 1.1 Contact Information of Key Personnel**

Party	Position	Name	Telephone	Fax
<b>ER of Stage 1, Contract 1</b> (Hyder-Arup-Black & Veatch Joint Venture)	Chief Resident Engineer /TOL01	James Tsang	9038 8797	26674000
<b>ER of Stage 1, Contract 2</b> (Hyder-Arup-Black & Veatch Joint Venture)	Chief Resident Engineer /TOL02	Paul Appleton	9097 5833	2653 2348
<b>IEC of Stage 1</b> (Mott MacDonald Hong Kong Limited)	Independent Environmental Checker	Terence Kong	2828 5919	2827 1823
<b>Contractor of Stage 1, Contract 1</b> (China State Construction Engineering (Hong Kong) Limited)	Site Agent	Eddie Tang	9863 7686	2667 5666
	Environmental Officer	Michael Tsang	9277 4956	2667 5666
		M L Lam	9489 4641	2667 5666
<b>Contractor of Stage 1, Contract 2</b> (Gammon Construction Limited)	Site Agent	John Chan	3126 1202	2559 3410
	Environmental Officer	Thomson Chang	9213 6569	2559 3410
		Crispin Ao	9223 8773	2559 3410
		Jimmy Tsang	9720 9738	2559 3410



Party	Position	Name	Telephone	Fax
ET of Stage 1  (AECOM Asia Company Limited)	ET Leader	Y T Tang	3922 9393	3922 9797

#### 1.4 Summary of Construction Works

1.4.1 The construction phase of Stage 1 under the EP commenced on 23 November 2009.

1.4.2 Details of the construction works carried out by the Contract 1 Contractor (China State Construction Engineering (Hong Kong) Ltd.) in this reporting period are listed below:-

- Temporary shoring, sheetpiling and excavation
- Retaining wall construction
- Noise barrier footing construction
- Noise barrier installation
- Asphalt laying
- Installation of Drainage Pipes
- Landscape Softworks

1.4.3 Details of the construction works carried out by the Contract 2 Contractor (Gammon Construction Ltd.) in this reporting period are listed below:-

- Temporary traffic arrangements
- Slope outstanding and remedial works
- Noise barrier outstanding and remedial works
- Entrusted watermains works
- Road and drainage outstanding and remedial works
- Landscaping works

1.4.4 The Construction Programmes are shown in Appendix B.

1.4.5 The general layout plan of the Project site showing the contract areas is shown in Figure 1.1.

1.4.6 The environmental mitigation measures implementation schedule are presented in Appendix C.

#### 1.5 Summary of EM&A Programme Requirements

1.5.1 The EM&A programme required environmental monitoring for air quality, noise and environmental site inspections for air quality, water quality, noise, waste management, ecology, and landscape and visual impact. The EM&A requirements for each parameter described in the following sections include:-

- All monitoring parameters;
- Monitoring schedules for the reporting month and forthcoming months;
- Action and Limit levels for all environmental parameters;
- Event / Action Plan;
- Environmental mitigation measures, as recommended in the Project EIA study final report; and
- Environmental requirement in contract documents.

## 2 AIR QUALITY MONITORING

### 2.1 Monitoring Requirements

2.1.1 In accordance with the updated EM&A Manual, baseline 1-hour and 24-hour TSP levels at 4 air quality monitoring stations were established. Impact 1-hour TSP monitoring was conducted for at least three times every 6 days, while impact 24-hour TSP monitoring was carried out for at least once every 6 days. The Action and Limit level of the air quality monitoring is provided in Appendix D.

### 2.2 Monitoring Equipment

2.2.1 24-hour TSP air quality monitoring was performed using High Volume Sampler (HVS) located at each designated monitoring station. The HVS meets all the requirements of the updated EM&A Manual. Portable direct reading dust meters were used to carry out the 1-hour TSP monitoring. Brand and model of the equipment is given in Table 2.1.

**Table 2.1 Air Quality Monitoring Equipment**

Equipment	Brand and Model
Portable direct reading dust meter (1-hour TSP)	Sibata Digital Dust Monitor (Model No. LD-3 and LD-3B)
High Volume Sampler (24-hour TSP)	Tisch Total Suspended Particulate Mass Flow Controlled High Volume Air Sampler (Model No. TE-5170 & GMW-2310)

### 2.3 Monitoring Locations

2.3.1 Monitoring locations AM2 and AM3 were set up at the proposed locations in accordance with updated EM&A Manual. However, for monitoring locations: Dynasty View and Tai Po Garden, proposed in the updated EM&A Manual, as approval could not be obtained from the owner's corporation of the premises, baseline and impact air quality monitoring was conducted at 13 Ha Wun Yiu (AM1) and Tai Kwong Secondary School (AM4) respectively. The monitoring station at 13 Ha Wun Yiu (AM1) was relocated to Fan Sin Temple, 3 Sheung Wun Yiu (AM1A) in February 2010. Also, the monitoring station at Tai Kwong Secondary School (AM4) was relocated to 168 Shek Kwu Lung Village (AM4A) in September 2011.

2.3.2 Figure 2.1 shows the locations of monitoring stations. Table 2.2 describes the details of the monitoring stations.

**Table 2.2 Locations of Impact Air Quality Monitoring Stations**

Monitoring Station	Location	Description
AM1A	3 Sheung Wun Yiu	Ground floor at the boundary outside Fan Sin Temple
AM2	12 Shan Tong New Village	Ground floor outside the premises
AM3	Riverain Bayside	Roof of the switch room
AM4A	168 Shek Kwu Lung Village	Roof of the switch room

## 2.4 Monitoring Parameters and Frequency

2.4.1 Table 2.3 summarizes the monitoring parameters, frequency and duration of impact TSP monitoring.

**Table 2.3 Air Quality Monitoring Parameters and Frequency**

Parameter	Frequency
1-hour TSP	Three times every 6 days while the highest dust impact was expected
24-hour TSP	Once every 6 days

## 2.5 Monitoring Methodology

### 2.5.1 24-hour TSP Monitoring

- (a) The HVS was installed in the vicinity of the air sensitive receivers. The following criteria were considered in the installation of the HVS.
- (i) A horizontal platform with appropriate support to secure the sampler against gusty wind was provided.
  - (ii) The distance between the HVS and any obstacles, such as buildings, was at least twice the height that the obstacle protrudes above the HVS.
  - (iii) A minimum of 2 meters separation from walls, parapets and penthouse for rooftop sampler.
  - (iv) A minimum of 2 meters separation from any supporting structure, measured horizontally.
  - (v) No furnace or incinerator flues nearby.
  - (vi) Airflow around the sampler was unrestricted.
  - (vii) Permission was obtained to set up the samplers and access to the monitoring stations.
  - (viii) A secured supply of electricity was obtained to operate the samplers.
  - (ix) The sampler was located more than 20 meters from any dripline.
  - (x) Any wire fence and gate, required to protect the sampler, did not obstruct the monitoring process.
  - (xi) Flow control accuracy was kept within  $\pm 2.5\%$  deviation over 24-hour sampling period.
- (b) Preparation of Filter Papers
- (i) Glass fibre filters, G810 were labelled and sufficient filters that were clean and without pinholes were selected.
  - (ii) All filters were equilibrated in the conditioning environment for 24 hours before weighing. The conditioning environment temperature was around 25 °C and not variable by more than  $\pm 3$  °C; the relative humidity (RH) was < 50% and not variable by more than  $\pm 5\%$ . A convenient working RH was 40%.
  - (iii) All filter papers were prepared and analysed by ALS Technichem (HK) Pty Ltd., which is a HOKLAS accredited laboratory and has comprehensive quality assurance and quality control programmes.
- (c) Field Monitoring
- (i) The power supply was checked to ensure the HVS works properly.
  - (ii) The filter holder and the area surrounding the filter were cleaned.
  - (iii) The filter holder was removed by loosening the four bolts and a new filter, with stamped number upward, on a supporting screen was aligned carefully.
  - (iv) The filter was properly aligned on the screen so that the gasket formed an airtight seal on the outer edges of the filter.
  - (v) The swing bolts were fastened to hold the filter holder down to the frame. The pressure applied was sufficient to avoid air leakage at the edges.
  - (vi) Then the shelter lid was closed and was secured with the aluminum strip.

- (vii) The HVS was warmed-up for about 5 minutes to establish run-temperature conditions.
  - (viii) A new flow rate record sheet was set into the flow recorder.
  - (ix) On site temperature and atmospheric pressure readings were taken and the flow rate of the HVS was checked and adjusted at around 1.1 m<sup>3</sup>/min, and complied with the range specified in the updated EM&A Manual (i.e. 0.6-1.7 m<sup>3</sup>/min).
  - (x) The programmable digital timer was set for a sampling period of 24 hrs, and the starting time, weather condition and the filter number were recorded.
  - (xi) The initial elapsed time was recorded.
  - (xii) At the end of sampling, on site temperature and atmospheric pressure readings were taken and the final flow rate of the HVS was checked and recorded.
  - (xiii) The final elapsed time was recorded.
  - (xiv) The sampled filter was removed carefully and folded in half length so that only surfaces with collected particulate matter were in contact.
  - (xv) It was then placed in a clean plastic envelope and sealed.
  - (xvi) All monitoring information was recorded on a standard data sheet.
  - (xvii) Filters were then sent to ALS Technichem (HK) Pty Ltd. for analysis.
- (d) Maintenance and Calibration
- (i) The HVS and its accessories were maintained in good working condition, such as replacing motor brushes routinely and checking electrical wiring to ensure a continuous power supply.
  - (ii) 5-point calibration of the HVS was conducted using TE-5025A Calibration Kit prior to the commencement of baseline monitoring. Bi-monthly 5-point calibration of the HVS will be carried out during impact monitoring.
  - (iii) Calibration certificate of the HVSs are provided in Appendix E.

## 2.5.2 1-hour TSP Monitoring

### (a) Measuring Procedures

The measuring procedures of the 1-hour dust meter were in accordance with the Manufacturer's Instruction Manual as follows:-

- (i) Turn the power on.
- (ii) Close the air collecting opening cover.
- (iii) Push the "TIME SETTING" switch to [BG].
- (iv) Push "START/STOP" switch to perform background measurement for 6 seconds.
- (v) Turn the knob at SENSI ADJ position to insert the light scattering plate.
- (vi) Leave the equipment for 1 minute upon "SPAN CHECK" is indicated in the display.
- (vii) Push "START/STOP" switch to perform automatic sensitivity adjustment. This measurement takes 1 minute.
- (viii) Pull out the knob and return it to MEASURE position.
- (ix) Push the "TIME SETTING" switch the time set in the display to 3 hours.
- (x) Lower down the air collection opening cover.
- (xi) Push "START/STOP" switch to start measurement.

### (b) Maintenance and Calibration

- (i) The 1-hour TSP meter was calibrated at 1-year intervals against a continuous particulate TEOM Monitor, Series 1400ab. Calibration certificates of the Laser Dust Monitors are provided in Appendix E.
- (ii) 1-hour validation checking of the TSP meter against HVS is carried out yearly at the air quality monitoring locations.

## 2.6 Monitoring Schedule for the Reporting Month

2.6.1 The schedule for environmental monitoring in June 2014 is provided in Appendix F.

## 2.7 Monitoring Results

2.7.1 The baseline condition of air quality in the Project site was reviewed in October and November 2009. A baseline monitoring of air quality, in terms of 1-hour Total Suspended Particulates (TSP) and 24-hour TSP, was carried out from 20 October 2009 to 4 November 2009 for 14 days. The baseline monitoring report was submitted by ETL and approved by the ER and the IEC on 9 November 2009. Action Levels for air quality were established and are summarized in Table 2.4, Table 2.5 and Appendix D.

## 2.8 Results and Observations

2.8.1 The monitoring results for 1-hour TSP and 24-hour TSP are summarized in Table 2.4 and 2.5 respectively. Detailed impact air quality monitoring results are presented in Appendix G.

**Table 2.4 Summary of 1-hour TSP Monitoring Results in the Reporting Period**

	Average ( $\mu\text{g}/\text{m}^3$ )	Range ( $\mu\text{g}/\text{m}^3$ )	Action Level ( $\mu\text{g}/\text{m}^3$ )	Limit Level ( $\mu\text{g}/\text{m}^3$ )
<b>AM1A</b>	74.5	68.9 – 78.0	302.1	500
<b>AM2</b>	73.5	67.1 – 78.3	301.9	500
<b>AM3</b>	68.4	66.9 – 77.6	301.9	500
<b>AM4A</b>	73.9	67.1 – 79.1	302.3	500

**Table 2.5 Summary of 24-hour TSP Monitoring Results in the Reporting Period**

	Average ( $\mu\text{g}/\text{m}^3$ )	Range ( $\mu\text{g}/\text{m}^3$ )	Action Level ( $\mu\text{g}/\text{m}^3$ )	Limit Level ( $\mu\text{g}/\text{m}^3$ )
<b>AM1A</b>	24.0	14.8 – 39.1	176.6	260
<b>AM2</b>	19.7	12.9 – 22.6	178.6	260
<b>AM3</b>	22.0	17.4 – 28.2	193.1	260
<b>AM4A</b>	19.6	15.2 – 22.7	198.5	260

2.8.2 The major dust source in the reporting period included construction activities from Stage 1 of the Project, as well as nearby traffic emissions.

2.8.3 All 1-hour and 24-hour TSP results were below the Action and Limit Level at all monitoring locations in the reporting month.

2.8.4 The event action plan is annexed in Appendix J.

2.8.5 Weather information including wind speed and wind direction is annexed in Appendix H. The information was obtained from Hong Kong Observatory Sha Tin and Tai Mei Tuk Automatic Weather Station. As some of the weather data in June 2014 from the Tai Mei Tuk Automatic Weather Station were missing, the weather data from Tai Po Automatic Weather Station in June 2014 are included in Appendix H for supplementary purpose.

### 3 NOISE MONITORING

#### 3.1 Monitoring Requirements

3.1.1 In accordance with the EM&A Manual, impact noise monitoring was conducted for at least once per week during the construction phase of Stage 1 of the Project. The Action and Limit level of the noise monitoring is provided in Appendix D.

#### 3.2 Monitoring Equipment

3.2.1 Noise monitoring was performed using sound level meter at each designated monitoring station. The sound level meters deployed comply with the International Electrotechnical Commission Publications (IEC) 651:1979 (Type 1) and 804:1985 (Type 1) specifications. Acoustic calibrator was deployed to check the sound level meters at a known sound pressure level. Brand and model of the equipment is given in Table 3.1.

**Table 3.1 Noise Monitoring Equipment**

Equipment	Brand and Model
Integrated Sound Level Meter	Rion NL-31 / B&K 2238
Acoustic Calibrator	Rion NC-73

#### 3.3 Monitoring Locations

3.3.1 Monitoring stations NM3, NM6 and NM7 were set up at the proposed locations in accordance with updated EM&A Manual. However, for monitoring locations: Tai Po Garden (NM1), Dynasty View (NM2), Hong Kong Teachers' Association Lee Heng Kwei Secondary School (NM4) and Grand Palisades (NM5), proposed in the updated EM&A Manual, impact noise monitoring was conducted at alternative monitoring locations, as approval of access could not be obtained from the owner's corporation of the premises or the principal of the education institutes. The monitoring station at Tai Kwong Secondary School (NM1) was relocated to 168 Shek Kwu Lung Village (NM1A) in September 2011.

3.3.2 Figure 2.1 shows the locations of the monitoring stations. Table 3.2 describes the details of the monitoring stations.

**Table 3.2 Locations of Impact Noise Monitoring Stations**

Monitoring Station	Location	Description
NM1A	168 Shek Kwu Lung Village	1m from the exterior wall of the village house
NM2	38 Ha Wun Yiu	1.2m from the ground floor free-field of the village house
NM3	Wong Shiu Chi Middle School	1m from the exterior of the roof top façade of the New Wing
NM4	Uptown Plaza	1m from the exterior of the roof top façade of Block 4
NM5	The Paragon	1m from the exterior of the roof top façade of the club house
NM6	PLK Tin Ka Ping Primary School	1.2m ground floor free-field near the entrance
NM7	Riverain Bayside	1m from the exterior of the roof façade of the switch room

### 3.4 Monitoring Parameters and Frequency

3.4.1 Table 3.3 summarizes the monitoring parameters, frequency and duration of impact noise monitoring.

**Table 3.3 Noise Monitoring Parameters and Frequency**

Parameter	Frequency
30-mins measurement at each monitoring station between 0700 and 1900 on normal weekdays. $L_{eq}$ , $L_{10}$ and $L_{90}$ would be recorded.	At least once per week

### 3.5 Monitoring Methodology

#### 3.5.1 Monitoring Procedure

- (a) Façade measurements were made at all monitoring locations, except monitoring stations NM2 and NM6.
- (b) The sound level meter was set on a tripod at a height of 1.2 m above the ground for free-field measurements at NM2 and NM6.
- (c) The battery condition was checked to ensure the correct functioning of the meter.
- (d) Parameters such as frequency weighting, the time weighting and the measurement time were set as follows:-
  - (i) frequency weighting: A
  - (ii) time weighting: Fast
  - (iii) time measurement:  $L_{eq(30\text{-minutes})}$  during non-restricted hours i.e. 07:00 – 1900 on normal weekdays;  $L_{eq(5\text{-minutes})}$  during restricted hours i.e. 19:00 – 23:00 and 23:00 – 07:00 of normal weekdays, whole day of Sundays and Public Holidays
- (e) Prior to and after each noise measurement, the meter was calibrated using the acoustic calibrator for 94dB(A) at 1000 Hz. If the difference in the calibration level before and after measurement was more than 1 dB(A), the measurement would be considered invalid and repeat of noise measurement would be required after re-calibration or repair of the equipment.
- (f) During the monitoring period, the  $L_{eq}$ ,  $L_{10}$  and  $L_{90}$  were recorded. In addition, site conditions and noise sources were recorded on a standard record sheet.
- (g) Noise measurement was paused during periods of high intrusive noise (e.g. dog barking, helicopter noise) if possible. Observations were recorded when intrusive noise was unavoidable.
- (h) Noise monitoring was cancelled in the presence of fog, rain, wind with a steady speed exceeding 5m/s, or wind with gusts exceeding 10m/s.

#### 3.5.2 Maintenance and Calibration

- (a) The microphone head of the sound level meter was cleaned with soft cloth at regular intervals.
- (b) The meter and calibrator were sent to the supplier or HOKLAS laboratory to check and calibrate at yearly intervals.
- (c) Calibration certificates of the sound level meters and acoustic calibrators are provided in Appendix E.

### 3.6 Monitoring Schedule for the Reporting Month

3.6.1 The schedule for environmental monitoring in June 2014 is provided in Appendix F.

### 3.7 Monitoring Results

3.7.1 The monitoring results for construction noise are summarized in Table 3.4 and the monitoring data is provided in Appendix I.

**Table 3.4 Summary of Construction Noise Monitoring Results in the Reporting Period**

	Average, dB(A), $L_{eq}$ (30 mins)	Range, dB(A), $L_{eq}$ (30 mins)	Limit Level, dB(A), $L_{eq}$ (30 mins)
NM1A	62.1	59.0 – 63.3	75
NM2	63.3	51.8 – 67.5	75
NM3	61.4	58.4 – 63.9	70/65 <sup>#</sup>
NM4	65.0	62.1 – 67.2	75
NM5	62.0	56.1 – 64.1	75
NM6	62.2*	61.0 – 64.5*	70 <sup>#</sup>
NM7	59.3	53.9 – 61.2	75

\*+3dB(A) Façade correction included

# Limit Level of 70dB(A) applies to education institutes while 65dB(A) applies during school examination period.

3.7.2 No noise complaint related to 0700 – 1900 hours on normal weekdays was received and followed up by the Environmental Team in the reporting period. Hence, no Action Level exceedance was recorded.

3.7.3 No noise monitoring result exceeding the Limit Level was recorded at all monitoring stations in the reporting month.

3.7.4 Major noise sources during the noise monitoring included construction activities of Stage 1 of the Project and nearby traffic noise and general school activities.

3.7.5 The event action plan is annexed in Appendix J.



## 4 ENVIRONMENTAL SITE INSPECTION AND AUDIT

### 4.1 Site Inspection

4.1.1 Site Inspections were carried out on a weekly basis to monitor the implementation of proper environmental pollution control and mitigation measures for Stage 1 of the Project. In the reporting month, 4 site inspections were carried out on 4, 11, 18 and 25 June 2014 for Contract 1 of the Project, and 4 site inspections for Contract 2 of the Project were carried out on 5, 12, 19 and 26 June 2014.

4.1.2 The environmental site inspections summaries are provided in Appendix K.

4.1.3 Particular observations during the site inspections for Contract 1 are described below:

#### ***Air Quality***

4.1.4 No adverse observation was identified in the reporting month.

#### ***Noise***

4.1.5 No adverse observation was identified in the reporting month.

#### ***Water Quality***

4.1.6 No adverse observation was identified in the reporting month.

#### ***Chemical and Waste Management***

4.1.7 Waste batteries were observed on the ground. The Contractor should collect and dispose of the unwanted batteries properly..

#### ***Landscape and Visual Impact***

4.1.8 No adverse observation was identified in the reporting month.

#### ***Miscellaneous***

4.1.9 No adverse observation was identified in the reporting month.

4.1.10 Particular observations and reminder during the site inspections for Contract 2 are described below:

#### ***Air Quality***

4.1.11 No adverse observation was identified in the reporting month.

#### ***Noise***

4.1.12 No adverse observation was identified in the reporting month.

### ***Water Quality***

- 4.1.13 Silt and grit were observed in the drains and the U-channel was observed to be obstructed. The Contractor should remove the deposited materials in the U-channel regularly.
- 4.1.14 Mud was observed on the public road outside Gate 30. The Contractor should clear the mud regularly and ensure vehicles have their wheels washed before they leave the site.
- 4.1.15 Mud was observed on the footpath. The Contractor should clear the mud regularly.
- 4.1.16 A water hose was disconnected and water spilled on the footpath. The Contractor should clear the mud washed onto the footpath.

### ***Chemical and Waste Management***

- 4.1.17 No adverse observation was identified in the reporting month.

### ***Landscape and Visual Impact***

- 4.1.18 No adverse observation was identified in the reporting month.

### ***Miscellaneous***

- 4.1.19 Water was observed in plastic containers. The Contractor should clear the water to prevent mosquito breeding.

## **4.2 Advice on the Solid and Liquid Waste Management Status**

- 4.2.1 The Contract 1 Contractor (CSHK) and the Contract 2 Contractor (GCL) are registered as chemical waste producers for Stage 1 of the Project. C&D material sorting was carried out on site. Sufficient numbers of receptacles were available for general refuse collection.
- 4.2.2 As advised by the Contract 1 Contractor (CSHK), 12m<sup>3</sup> of inert C&D materials was disposed of to the public fill at Tuen Mun 38 (of which 0m<sup>3</sup> was broken concrete), while 98m<sup>3</sup> of general refuse was disposed of at the NENT landfill. 0kg of paper/cardboard packaging, 0kg of plastics and 0kg of metals were collected by recycling contractors in the reporting month. 345m<sup>3</sup> and 0m<sup>3</sup> of inert C&D materials were reused on site and reused in other projects respectively. 0kg of chemical waste was collected by the licensed contractor in the reporting period.
- 4.2.3 As advised by the Contract 2 Contractor (GCL), 15m<sup>3</sup> of inert C&D materials was disposed of to Tuen Mun 38 and 245m<sup>3</sup> of general refuse was disposed of to the NENT landfill in the reporting period. No paper/cardboard packaging, plastics or metals was collected by the recycling contractors in the reporting month. 0m<sup>3</sup> and 0m<sup>3</sup> of inert C&D materials were reused on site and reused in other projects respectively. Besides, no chemical waste was collected by the licensed contractor in the reporting period.
- 4.2.4 The Contract 1 Contractor (CSHK) and the Contract 2 Contractor (GCL) are advised to maintain on site waste sorting and recording system and maximize reuse / recycle of C&D wastes.

## **4.3 Environmental Licenses and Permits**

- 4.3.1 The environmental licenses and permits for Stage 1 of the Project and valid in the reporting month is summarized in Table 4.1.

**Table 4.1 Summary of Environmental Licensing and Permit Status**

Statutory Reference	License/ Permit	License or Permit No.	Valid Period		License/ Permit Holder	Remarks
			From	To		
EIAO	Environmental Permit	EP-324/2008/B	17/03/2014	N/A	HyD	Tolo Highway/Fanling Highway between Island House Interchange and Ma Wo  The VEP (EP-324/2008/B) was granted on 17 March 2014 which superseded the previous EP (EP-324/2008/A).
WPCO	Discharge License (Office)	WT00005096-2009	03/12/2009	31/12/2014	CSHK	Discharge at Site Office
	Discharge License (Site)	WT00005445-2009	15/12/2009	31/12/2014	CSHK	Discharge of Construction Runoff
	Discharge License (Office)	WT00006782-2010	25/06/2010	30/06/2015	GCL	Discharge at Site Office
	Discharge License (Site)	WT00007162-2010	09/08/2010	31/07/2015	GCL	Discharge of Construction Runoff
WDO	Chemical Waste Producer Registration	5213-727-C3249-46	25/09/2009	N/A	CSHK	Chemical waste produced in Contract HY/2008/09
		5213-722-G2347-18	18/05/2010	N/A	GCL	Chemical waste produced in Contract HY/2009/08
WDO	Billing Account for Disposal of Construction Waste	7009328	08/09/2009	N/A	CSHK	Waste disposal in Contract HY/2008/09
		7010320	02/03/2010	N/A	GCL	Waste disposal in Contract HY/2009/08
NCO	Construction Noise Permit	GW-RN0039-14	27/01/2014	26/07/2014	CSHK	Construction works at Island House Interchange
		GW-RN0172-14	28/03/2014	17/06/2014	CSHK	Laying of Crossroad Ducts near Ma Lui Shui
		GW-RN0185-14	16/03/2014	01/06/2014	CSHK	Road pavement for Slip Road C
		GW-RN0197-14	30/03/2014	01/06/2014	CSHK	Road Paving Works at Slip Road L

Statutory Reference	License/ Permit	License or Permit No.	Valid Period		License/ Permit Holder	Remarks
			From	To		
		GW-RN0210-14	11/04/2014	09/10/2014	CSHK	Modification of Sign Gantries G13, 16, 66 & 70
		GW-RN0242-14	10/04/2014	30/06/2014	CSHK	Construction works next to MTRC's tracks protection zone
		GW-RN0261-14	20/04/2014	01/06/2014	CSHK	Slip Road leading from Tolo Highway (Fanling Bound) to Tat Wan Road
		GW-RN0312-14	04/06/2014	28/06/2014	CSHK	Installation of Noise Barrier on Kwong Fuk West Viaduct
		GW-RN0320-14	04/06/2014	30/08/2014	CSHK	Noise Barrier Installation Works on Tolo Highway
		GW-RN0336-14	30/05/2014	30/09/2014	CSHK	Construction works at Island House Interchange
		GW-RN0341-14	04/06/2014	30/08/2014	CSHK	Road Re-pavement at Tolo Highway Between Yuen Chau Tsai and Ma Wo
		GW-RN0347-14	08/06/2014	17/08/2014	CSHK	Road pavement for Slip Road N
		GW-RN0352-14	01/06/2014	27/07/2014	CSHK	Installation of Noise Barrier on Slip Road to Tat Wan Road
		GW-RN0372-14	17/06/2014	31/07/2014	CSHK	Road pavement for Slip Road C
		GW-RN0373-14	17/06/2014	31/07/2014	CSHK	Road pavement for Slip Road D
		GW-RN0389-14	29/06/2014	31/08/2014	CSHK	Road Paving Works at Slip Road L
		GW-RN0390-14	26/06/2014	30/08/2014	CSHK	Paving and Road Marking for Slip Road A
		GW-RN0786-13	19/12/2013	11/06/2014	GCL	Renewal of GW-RN0484-13 Tolo Highway and Fanling Highway near Tai Po Tai Wo Road, Lam Kam Interchange & Tai Wo Service Road West
		GW-RN0080-14	07/02/2014	02/08/2014	GCL	(Renewal of GW-RN0530-13) General Works at a section of Tolo Highway near Tai Po Tau Raw Water

Statutory Reference	License/ Permit	License or Permit No.	Valid Period		License/ Permit Holder	Remarks
			From	To		
						Pumping Station
		GW-RN0230-14	08/04/2014	10/06/2014	GCL	Erection of sign gantry at CH18.7 to CH18.5A
		GW-RN0255-14	16/05/2014	24/06/2014	GCL	Road reconstruction at 2 sections of Tolo Highway (Shatin and Fanling Bound)
		GW-RN0293-14	11/05/2014	20/07/2014	GCL	Lane shifting and modification of road marking at Tolo Highway (South Bound) CH21.1 to 20.8 A/B near Lam Kam Flyover
		GW-RN0313-14	17/05/2014	09/07/2014	GCL	Road Reconstruction at Tolo Highway CH17.96 to CH21.0 Northbound near Fanling Highway
		GW-RN0314-14	31/05/2014	09/08/2014	GCL	Road reconstruction at a section between Lam Kam Interchange and Tai Wo Service Road West (Stage 1 & 2) near Fanling Highway Slip Road
		GW-RN0319-14	21/05/2014	29/07/2014	GCL	Renewal of GW-RN0115-14 Maintenance works at Tolo Highway and Fanling Highway near Tai Po Tai Wo Road, Lam Kam Interchange and TWSRW
		GW-RN0337-14	28/05/2014	09/08/2014	GCL	Road reconstruction at Tolo Highway CH21 to CH17.96 South bound near Fanling Highway

#### 4.4 Implementation Status of Environmental Mitigation Measures

4.4.1 In response to the site audit findings, the Contractors carried out corrective actions.

4.4.2 A summary of the Implementation Schedule of Environmental Mitigation Measures (EMIS) is presented in Appendix C. Most of the necessary mitigation measures were implemented properly.

#### **4.5 Summary of Exceedances of the Environmental Quality Performance Limit**

- 4.5.1 All 1-hour and 24-hour TSP monitoring results complied with the Action / Limit Levels in the reporting period.
- 4.5.2 For construction noise, no Action and Limit Level exceedance was recorded at all monitoring stations in the reporting period.

#### **4.6 Summary of Complaints, Notification of Summons and Successful Prosecutions**

- 4.6.1 The Environmental Complaint Handling Procedure is annexed in Figure 4.1.
- 4.6.2 One (1) water-related complaint was received on 23 June 2014 and followed up by the Environmental Team in the reporting month.
- 4.6.3 EPD referred a complaint concerning a construction site of the Widening of Tolo Highway Project (Stage 1) near Wan Tau Tong Estate, opposite to Hong Kong Teachers' Association Lee Heng Kwei Secondary School, on 23 June 2014.
- 4.6.4 The complaint is regarding muddy water discharged from the construction site into Tai Po River on 20 June 2014.
- 4.6.5 According to the information provided by the Contractor (China State Construction Engineering (HK) Ltd.) and confirmed by the Engineer of the Project, no construction works were carried out on 20 June 2014 due to rainfall. The muddy water was likely caused by the surface runoff from rainwater which flowed across exposed slopes before discharging to Tai Po River.
- 4.6.6 On the day of complaint (20 June 2014), there were scattered heavy rainstorms in Tai Po area. Within 20 June 2014 from around 10a.m. to 11:30a.m., the highest rainfall rate reached 10-15mm/h. It is believed that the surface runoff owing to the heavy rainfall might have led to the complaint.
- 4.6.7 During wet seasons, the Contractor was urged to pay special attention to the covering of exposed slopes and open stockpiles. Following the receipt of the complaint, the Contractor covered the remaining part of exposed slope opposite to Lee Heng Kwei Secondary School to prevent soil erosion by rainfall on 24 June 2014 morning. Sand bags have been laid in the U-channel to form silt traps to improve the quality of surface runoff. The Contractor will also clear the blockage of the U-channel after rainfall to prevent the overflowing of muddy runoff to Tai Po River, preventing the contamination of river water.
- 4.6.8 Upon investigation, although the mud had likely been washed into Tai Po River by heavy rainfall, the muddy water mentioned in the complaint was considered project related. Therefore, the Contractor was reminded to carry out the mitigation measures as stated in "Recommended Mitigation Measures".
- 4.6.9 Recommended Mitigation Measures:
- 1) Rectify the muddy water overflowing and propose preventive measures for muddy runoff;
  - 2) Maintain the frequency of environmental supervision (by the Contractor) to regularly review the adequacy and effectiveness of muddy water control to suit the construction progress;
  - 3) Foster better public relations with the sensitive receivers and complainants nearby; and
  - 4) Maintain properly all drainage faculties on site and keep the drains clear of silt and debris.
- 4.6.10 No notification of summons and successful prosecution was received in the reporting month.
- 4.6.11 Statistics on complaints, notifications of summons and successful prosecutions are summarized in Appendix L.

## **5 FUTURE KEY ISSUES**

### **5.1 Construction Programme for the Coming Month**

5.1.1 The major construction works for Contract 1 in July 2014 will be:-

- Temporary shoring, sheetpiling and excavation
- Asphalt laying
- Installation of drainage pipes
- Landscape softworks

5.1.2 The major construction works for Contract 2 in July 2014 will be:-

- Temporary traffic arrangements
- Slope outstanding and remedial works
- Noise barrier outstanding and remedial works
- Entrusted watermain works
- Road and drainage outstanding and remedial works
- Landscaping works

### **5.2 Key Issues for the Coming Month**

5.2.1 Key issues to be considered in July 2014:-

- Properly store and label oils and chemicals on site;
- Chemical, chemical waste and waste management;
- Collection of construction waste should be carried out regularly;
- Site runoff should be properly collected and treated prior to discharge;
- Properly maintain all drainage facilities and wheel washing facilities on site;
- Exposed slopes should be covered up properly if no temporary work will be conducted;
- Suppress dust generated from excavation, breaking and drilling activities, haul road traffic and grout mixing process;
- Quieter powered mechanical equipment should be used;
- Closely check and replace the sound insulation materials wrapped at the concrete breaker tip regularly;
- Better scheduling of construction works to minimize noise nuisance; and
- Tree protective measures for all retained trees should be well maintained.

### **5.3 Monitoring Schedule for the Coming Month**

5.3.1 The tentative schedule for environmental monitoring in July 2014 is provided in Appendix F.

## **6 CONCLUSIONS AND RECOMMENDATIONS**

### **6.1 Conclusions**

- 6.1.1 The construction phase and EM&A programme of Stage 1 of the project commenced on 23 November 2009.
- 6.1.2 1-hour TSP, 24-hour TSP and noise monitoring were carried out in the reporting period.
- 6.1.3 All 1-hour and 24-hour TSP monitoring results complied with the Action / Limit Levels in the reporting period.
- 6.1.4 No Action and Limit Level exceedance for construction noise was recorded at all monitoring stations in the reporting month.
- 6.1.5 Environmental site inspection was carried out 8 times in June 2014. Recommendations on remedial actions were given to the Contractors for the deficiencies identified during the site audits.
- 6.1.6 No new complaint, notification of summons or prosecution was received in the reporting period.

### **6.2 Recommendations**

- 6.2.1 According to the environmental site inspections performed in the reporting month, the following recommendations were provided:-

#### ***Air Quality Impact***

- The soil stockpiles should be properly covered.
- The grouting station should be properly sheltered as one of the dust control measures

#### ***Construction Noise Impact***

- Properly erect the temporary noise barriers in accordance with the Environmental Permit requirement.
- Noisy operations should be oriented to a direction away from sensitive receivers as far as possible.
- Sound insulation materials shall be wrapped at the breaker tip for concrete breaking works.

#### ***Water Quality Impact***

- Preventive measures should be implemented to avoid the spread of mud trails on the public road.
- Silty effluent should be treated/desilted before discharged. Untreated effluent should be prevented from entering public drain channel.
- Proper drainage channels/bunds should be provided at the site boundaries to collect/intercept the surface run-off from works areas.
- Stagnant water accumulated within works area should be removed.

#### ***Chemical and Waste Management***

- C&D materials and wastes, general refuse should be sorted properly and removed timely.
- All chemical containers and oil drums should be properly stored.
- All plants and vehicles on site should be properly maintained to prevent oil leakage.



- All drain holes of the drip trays utilized within works areas should be properly plugged to avoid any oil leakage.
- Oil stains on soil surface and empty chemical containers should be cleared and disposed of as chemical waste.
- Drip tray should be provided to prevent oil leakage.
- Only the recycling materials should be dumped into the appropriate recycling bins.

***Landscape and Visual Impact***

- All retained trees should be properly fenced off at the works area.


---

---

## FIGURES

---


---



Environmental Team for the Widening of Tolo Highway between  
Island House Interchange and Tai Hang - Investigation

General Project Layout Plan

SCALE	N.T.S.	DATE	Dec-09	
CHECK	ENFL	DRAWN	RWHW	
JOB NO.	60102979	FIGURE NO.	1.1	Rev 0



**Legend**


SR = Sensitive Receiver  
 AM = Air Quality Monitoring Station  
 NM = Noise Monitoring Station



**Environmental Team for the Widening of Tolo Highway between Island House Interchange and Tai Hang - Investigation**

EM&A Monitoring Locations (Sheet 1 of 2)


SCALE	N.T.S.	DATE	Sep-11
CHECK	ENFL	DRAWN	LCHC
JOB NO.	60102979	FIGURE NO.	2.1
		Rev	0



**Environmental Team for the Widening of Tolo Highway between  
 Island House Interchange and Tai Hang - Investigation**

EM&A Monitoring Locations (Sheet 2 of 2)

SCALE	N.T.S.	DATE	Sep-11
CHECK	ENFL	DRAWN	LCHC
JOB NO.	60102979	FIGURE NO.	2.1
		Rev	0



<b>AECOM</b>	Environmental Team for the Widening of Tolo Highway between Island House Interchange and Tai Hang - Investigation	SCALE	N.T.S.	DATE	Mar-13
		CHECK	ENFL	DRAWN	CHCL
	Environmental Complaint Handling Procedure	JOB NO.	60102979	FIGURE	4.1


---

---

**APPENDIX A  
PROJECT ORGANIZATION STRUCTURE**

---

---



**Environmental Team for the Widening of Tolo Highway between  
Island House Interchange and Tai Hang - Investigation**

Project Organization Structure

SCALE	N.T.S.	DATE	2009
CHECK	ENFL	DRAWN	RWHW
JOB NO.	60102979	APPENDIX	Rev
		A	-



---

---

**APPENDIX B  
CONSTRUCTION PROGRAMMES**

---

---

Activity ID	Activity Name	Original Duration	Start	Finish	2014														
					June					July				August				September	
					8	25	01	08	15	22	29	06	13	20	27	03	10	17	24
<b>KEY DATES</b>																			
<b>Section Completion</b>																			
<b>Section Completion Date</b>																			
<b>Key Date</b>																			
KD-300900	KD9 Section 9 Area SA1, 3 to 9A Road Maintenance (1580)	0		23-Jun-14*															
KD-300200	KD2 Section 2 Areas SA8,SA9 + SA9A Work (1052d)	0		19-Jul-14*															
KD-300100	KD1 Section 1 Area SA1 Work, Except LS + EW (1311d)	0		31-Jul-14*															
KD-300500	KD5 Section 5 Area SA1 Landscape Softwork (1337d)	0		30-Aug-14*															
KD-300400	KD4 Section 4 Remainder of the Work (1328d)	0		17-Sep-14*															
<b>SOFT LANDSCAPE IN SA1: SECT. 5 WORKS</b>																			
<b>Landscaping Works</b>																			
<b>Landscape Works</b>																			
S5-212800	Areas SA1 Irrigation + Landscape Soft Works	30	01-Aug-14	30-Aug-14															
<b>REMAINDER OF SOFT LANDSCAPE: SECT. 6 WORKS</b>																			
<b>Landscaping Works</b>																			
<b>Landscape Works</b>																			
S6-212800	Remainder Irrigation + Landscape Soft Works	30	31-Aug-14	29-Sep-14															
<b>ESTABLISHMENT WORKS AT SA1: SECT. 7 WORKS</b>																			
<b>Establishment Works</b>																			
<b>Landscape and Establishment Works</b>																			
S7-211800	Area SA1 Establishment Works	365	31-Aug-14	30-Aug-15															
<b>ROUTINE MAINTENANCE: SECT. 9 WORKS</b>																			
<b>Road Maintenance</b>																			
<b>Routine Maintenance of Road Network</b>																			
S9-100000	Road Maintenance of Road Network	1401	22-Feb-10 A	23-Jun-14*															
<b>Z1: CH 0 to CH 500: SECT. 1 WORKS</b>																			
<b>Noise Barrier at Kwong Fuk West</b>																			
<b>Noise Barrier at Kwong Fuk West Viaduct</b>																			
<b>Noise Barrier Foundation Works</b>																			
S1-180700A	KFWV structural steel, (bay 1-5)	18	08-Apr-14 A	17-Jun-14 A															
S1-180810	KFWV structural steel, (bay 5-7)	26	08-Apr-14 A	17-Jun-14 A															
S1-180820	KFWV Panel Installation, (bay 5-7)	24	19-Jun-14 A	09-Jul-14															
S1-180800	KFWV Panel Installation, (bay 1-5)	24	20-Jun-14 A	09-Jul-14															
S1-180900	Completion of NB Kwong Fuk West Viaduct	0		09-Jul-14															
<b>TCSS Works</b>																			
<b>TCSS E&amp;M Works &amp; Handover</b>																			
S1-700090	Handover to TCSS Contractor	0		20-May-14 A															
S1-700075	T&C - Lighting	20	17-Jun-14 A	12-Jul-14															
<b>Southbound Work- Ret. Wall, Noise B, Rd NB6, and Slope S4</b>																			
<b>Noise Barrier NB6</b>																			
S1-208060	NB6 NB Panels	8	22-Apr-14 A	23-May-14 A															
<b>Road Lighting/ or High Mast</b>																			
S1-700050	Cabling works for utilities/Lighting	20	20-Feb-14 A	12-Jul-14															
S1-700070	Pillar Box + MCB Board installation	18	15-Mar-14 A	20-May-14 A															
<b>Cut Slope S4</b>																			
S1-031060B	Cut Slope S4 - drainage/ u channels	20	15-Oct-13 A	30-Jun-14															
<b>SB Road &amp; Drain, Ch 0-300, after NB3</b>																			
<b>Road Lighting/ or High Mast</b>																			
S1-051215A	Public Lighting - cabling works	8	22-Apr-14 A	12-Jul-14															
S1-051215B	Public Lighting - power supply connection & test	8	22-Apr-14 A	12-Jul-14															
<b>NB6 and Slope S4A, after TB1 demolition</b>																			
<b>Noise Barrier NB6 (remaining 1 bay after TB1 removal)</b>																			
S1-208135	NB6 NB Panels	6	22-Mar-14 A	23-May-14 A															
<b>NB11, Slope S4B &amp; F124, after TB2 dem.</b>																			
<b>Noise Barrier NB11</b>																			
S1-208110	NB11 NB Panels	10	28-Mar-14 A	23-May-14 A															
<b>Cut Slope S4B, S4C</b>																			
S1-031040A	Cut Slope S4B, S4C - excavation	21	04-Mar-14 A	31-Jul-14															
S1-031040B	Cut Slope S4B, S4C - drainage/ channels	48	20-Mar-14 A	31-Jul-14															
<b>South Bound Road and Drain, Ch 300-500</b>																			



**Contract: HY/2008/09**  
**Widening of Tolo Highway / Fanling Highway**  
**Between Island House Interchange and Fanling**  
**(Stage 1 - Between Island House Interchange and Ma Wo)**

**Three Months Rolling Programme**  
**for the Period of 21 Jun 2014 to 20 Sept 2014**

Activity ID	Activity Name	Original Duration	Start	Finish	2014													
					June				July				August				September	
					8	25	01	08	15	22	29	06	13	20	27	03	10	17
<b>Firemain</b>																		
S1-051305	Firemain- excav, pipe install + pit/new hydrants	14	01-Mar-14 A	19-Jul-14	Firemain- excav, pipe install + pit/new hydrants													
<b>Road Lighting/ or High Mast</b>																		
S1-051350	Public Lighting - Lamp Pole + Lamps	18	26-Nov-13 A	12-Jul-14	Public Lighting - Lamp Pole + Lamps													
S1-051350A	Public Lighting - cabling works	18	17-Mar-14 A	12-Jul-14	Public Lighting - cabling works													
S1-051350B	Public Lighting - power supply connection & test	18	17-Mar-14 A	12-Jul-14	Public Lighting - power supply connection & test													
<b>Central Median Work- Noise Barrier + Road/Drain</b>																		
<b>Noise Barrier NB3 CH0-357</b>																		
<b>Road Lighting/ or High Mast</b>																		
S1-208040	Public Lighting - Lamp Pole + Lamps	18	22-Aug-13 A	12-Jul-14	Public Lighting - Lamp Pole + Lamps													
S1-208040A	Public Lighting - cabling works	18	22-Aug-13 A	12-Jul-14	Public Lighting - cabling works													
S1-208040B	Public Lighting - power supply connection & test	20	20-Jun-14*	12-Jul-14	Public Lighting - power supply connection & test													
<b>Northbound Work- Ret. Wall, Noise B, Rd</b>																		
<b>RW W1+ NB1+S1, NB2 Ch200-300</b>																		
<b>Noise Barrier NB1</b>																		
S1-208015	Northbound work Complete	0	20-Jun-14		◆ Northbound work Complete													
<b>Cut Slope S1</b>																		
S1-031015020	Fill Slope S1- drainage	26	18-Oct-13 A	21-May-14 A	Fill Slope S1- drainage													
S1-031015015	Fill Slope S1- backfilling (remaining 50% after relocation of HM7)	57	20-Nov-13 A	21-May-14 A	Fill Slope S1- backfilling (remaining 50% after relocation of HM7)													
<b>Slip Rd A after Banyan West Completion</b>																		
<b>Slip Rd A</b>																		
S1-051155	Slip Road A - drainage + road reconstruction	175	20-Oct-12 A	21-May-14 A	Slip Road A - drainage + road reconstruction													
<b>NB2 &amp; Slope S2, after TB1 demolition</b>																		
<b>Cut Slope S2</b>																		
S1-031025B	Cut Slope S2- channel (Pending for Slope Profile design)	24	01-Apr-14 A	30-Jul-14	Cut Slope S2- channel (Pending for Slope Profile design)													
<b>NB9, Slope F121, S5, (after TB2 demolition)</b>																		
<b>Cut Slope S5</b>																		
S1-200140	Slope F121 + S5 (Pending for Slope Profile design)	24	01-Apr-14 A	30-Jul-14	Slope F121 + S5 (Pending for Slope Profile design)													
<b>North Bound Road and Drain, Ch 300-500</b>																		
<b>Firemain</b>																		
S1-200170	Firemain- excav, pipe install + pit/new hydrants	10	22-Apr-14 A	19-Jul-14	Firemain- excav, pipe install + pit/new hydrants													
<b>TCSS Works/Other Utilities</b>																		
S1-200180	Utilities & TCSS buried ducts	15	10-Jan-14 A	20-May-14 A	Utilities & TCSS buried ducts													
<b>Road Lighting/ or High Mast</b>																		
S1-200205	Public Lighting - Lamp Pole + Lamps	15	10-Dec-13 A	19-Jul-14	Public Lighting - Lamp Pole + Lamps													
S1-200175	Public Lighting - buried ducts	20	22-Apr-14 A	20-May-14 A	Public Lighting - buried ducts													
<b>Roadworks</b>																		
S1-200215	complete	0	19-Jul-14		◆ complete													
<b>Z2: CH 500 to CH 1100: SECT. 4 WORKS</b>																		
<b>Zone 2: CH500 to Ch1100 (Section 4 Works)</b>																		
<b>VO No.28 (VO 211) - Diversion of Existing Stormwater Drain in Kwong Fuk Park</b>																		
VO28-1085	Town Gas installation works (from main to complete connection to MTRC) by TGC contractor	50	05-Dec-13 A	30-Aug-14	Town Gas installation works (from main to complete connection to MTRC) by TGC contractor													
VO28-1090	Backfill Topsoil Manhole Z to P	14	01-Sep-14	17-Sep-14	Backfill Topsoil Manhole Z to P													
VO28-1150	Completion of VO28	0		17-Sep-14	◆													
<b>WM Test+Drain CCTV+ E&amp;M Works</b>																		
<b>TCSS E&amp;M Works &amp; Handover</b>																		
S4-208355	Cabling works for Utilities/TCSS/Lighting	22	20-Sep-13 A	31-Jul-14	Cabling works for Utilities/TCSS/Lighting													
S4-208370	T&C - power supply system to TCSS/Lighting	6	26-May-14 A	31-May-14 A	T&C - power supply system to TCSS/Lighting													
<b>Section Completion</b>																		
<b>Section Completion Date</b>																		
KD-300400A	ZONE 2 COMPLETE - KD4 Section 4	0		17-Sep-14	◆													
<b>Stage 1: Southbound Work- Ret. Wall, Noise B, Rd</b>																		
<b>RW W4-W7+Slope S7+NB15, NB12+Slip Rd L</b>																		
<b>Cut Slope S6 and Slip Rd L</b>																		
S1-203065B	Cut slope S6 - drainage/U-channels	20	22-Apr-14 A	27-Jun-14 A	Cut slope S6 - drainage/U-channels													
<b>Fill Slope S7</b>																		
S4-031070C	Fill Slope S7- u channels	20	22-Apr-14 A	30-Jul-14	Fill Slope S7- u channels													
S4-031070D	Fill Slope S7- metal works + hand rails etc.	30	28-Jul-14	30-Aug-14	Fill Slope S7- metal works + hand rails etc.													
<b>SB: CH500-1100, Road&amp;Drain+Utilities</b>																		
<b>Road Lighting/ or High Mast</b>																		
S4-031178	Public lighting - Lamp Pole + Lamps	12	18-Oct-13 A	16-Jun-14 A	Public lighting - Lamp Pole + Lamps													
S4-031178A	Public Lighting - cabling works	6	18-Oct-13 A	16-Jun-14 A	Public Lighting - cabling works													
S4-031178A10	Public Lighting - cabling works	23	20-May-14 A	16-Jun-14 A	Public Lighting - cabling works													
S4-031178B	Public Lighting - power supply connection & test	4	02-Jun-14 A	16-Jun-14 A	Public Lighting - power supply connection & test													



**Contract: HY/2008/09**  
**Widening of Tolo Highway / Fanling Highway**  
**Between Island House Interchange and Fanling**  
**(Stage 1 - Between Island House Interchange and Ma Wo)**

**Three Months Rolling Programme**  
**for the Period of 21 Jun 2014 to 20 Sept 2014**

Activity ID	Activity Name	Original Duration	Start	Finish	2014														
					June				July				August				September		
					8	25	01	08	15	22	29	06	13	20	27	03	10	17	24
S4-031178B10	Public Lighting - power supply connection & test	8	05-Jun-14 A	16-Jun-14 A															
S4-512930	Public lighting - Lamp Pole + Lamps	8	07-Jun-14 A	16-Jun-14 A															
<b>Stage 2: Northbound Work- Ret. Wall, Noise B, Rd</b>																			
<b>Mod. Existing Lam Kam Railway Br. +Noise B.</b>																			
S4-193910	NB steel post installation	8	05-May-14 A	22-May-14 A															
S4-193920	NB panel installation	5	20-Jun-14	30-Jun-14															
<b>Noise Barrier NB16</b>																			
<b>Noise Barrier Foundation Works</b>																			
S4-513145	NB16 - (5-7) bay Remaining Wall Stem & plinth	42	06-Dec-13 A	14-Jun-14 A															
S4-513150	NB16 - Drainage work	26	16-Dec-13 A	05-Jul-14															
S4-513160	NB16 - Backfilling	12	18-Mar-14 A	05-Jul-14															
<b>Noise Barrier Structural Steel &amp; Panels</b>																			
S4-207160	NB16 Structural Steel	10	07-Jun-14 A	16-Jun-14 A															
S4-208160	NB16 NB Panels	10	17-Jun-14 A	27-Jun-14 A															
<b>Retaining Wall W4A &amp; NB13 &amp; Slip Rd M</b>																			
<b>Retaining Wall W4A</b>																			
S4-03504A040	RW W4A (last 4 bays) excavation + base slab+wall thickening	30	06-Jan-14 A	07-Jun-14 A															
S4-03504A070	VO164 - L3 Containment barrier	31	22-Apr-14 A	09-Aug-14															
S4-03504A050	RW W4A (last 4 bays), wall stem	12	09-Jun-14 A	21-Jun-14 A															
S4-03504A055	RW W4A, Backfill (last 4 bays)-1st 3m	7	20-Jun-14 A	02-Jul-14															
S4-03504A060	RW W4A, Backfill (last 4 bays)	8	03-Jul-14	11-Jul-14															
<b>Noise Barrier NB13</b>																			
S4-208140	NB13 Structural Steel (last 2 bays)	5	21-Jun-14 A	24-Jun-14 A															
S4-208170	NB13 NB Panels (last 2 bays)	8	24-Jun-14 A	28-Jun-14 A															
<b>NB: CH500-1100, Road&amp;Drain+Utilities</b>																			
<b>Road Drainage</b>																			
S4-031210	Road Drainage - pipelayinng + manhole	44	02-Jul-13 A	12-Jul-14															
<b>Firemain</b>																			
S4-031220	Firemain- excav, pipe install + pit/new hydrants	36	25-Jul-13 A	12-Jul-14															
<b>TCSS Works/Other Utilities</b>																			
S4-031225	Utilities + TCSS + CPW- SC 20/S20	36	17-Jul-13 A	20-May-14 A															
S4-031230	Power supply cable ducts	36	20-Jul-13 A	20-May-14 A															
<b>Road Lighting/ or High Mast</b>																			
S4-031250A	Public Lighting - cabling works	18	04-Oct-13 A	12-Jul-14															
S4-031250	Public lighting - Lamp Pole + Lamps	24	20-Dec-13 A	12-Jul-14															
S4-031250B	Public Lighting - power supply connection & test	24	20-Jun-14	17-Jul-14															
<b>Roadworks</b>																			
A1170	NB16 - Road Re-construction for (HS)	27	20-Jun-14	21-Jul-14															
A1210	Road Work for Slip Road M (HS)	22	30-Jun-14	24-Jul-14															
S4-031260	Northbound road substantial completed in Zone 2	0	18-Jul-14																
A1220	Complete	0		24-Jul-14															
<b>Z3: CH 1100 to CH 2000: SECT. 4 WORKS</b>																			
<b>Section Completion</b>																			
<b>Section Completion Date</b>																			
KD-300400B	ZONE 3 COMPLETE - KD4 Section 4	0		12-Jul-14															
<b>TCSS Works</b>																			
<b>TCSS E&amp;M Works &amp; Handover</b>																			
S4-0512765	Cabling works for Utilities/TCSS/Lighting	24	20-Sep-13 A	12-Jul-14															
S4-0512780	T&C - power supply system to TCSS/Lighting	36	20-Sep-13 A	28-Jun-14 A															
S4-0512785	Handover to TCSS Contractor	0		20-Jun-14															
<b>Stage 3: Central Median - Ret. Wall, Noise B, Rd</b>																			
<b>W20A + Slope S20</b>																			
<b>Cut Slope S20A</b>																			
S4-03120AA	Cut Slope S20A - excavation	30	20-Jan-14 A	30-Aug-14															
S4-03120AB	Cut Slope S20A - drainage/channels	30	28-Jul-14	30-Aug-14															
<b>Stage 2: Northbound Work- Ret. Wall, Noise B, Rd</b>																			
<b>RW W9, Slope S9, &amp; Noise Barrier NB19, NB22</b>																			
<b>Noise Barrier NB19</b>																			
S4-208190A	NB19 NB Panels, 21 bays	10	01-Apr-14 A	01-Jul-14															
<b>Fill Slope S9</b>																			
S4-031095A	Fill Slope S9- backfilling	24	01-Apr-14 A	07-Jul-14															
S4-031095B	Fill Slope S9 - drainage	12	01-Apr-14 A	07-Jul-14															



**Contract: HY/2008/09**  
**Widening of Tolo Highway / Fanling Highway**  
**Between Island House Interchange and Fanling**  
**(Stage 1 - Between Island House Interchange and Ma Wo)**

**Three Months Rolling Programme**  
**for the Period of 21 Jun 2014 to 20 Sept 2014**

Activity ID	Activity Name	Original Duration	Start	Finish	2014															
					June				July				August				September			
					8	25	01	08	15	22	29	06	13	20	27	03	10	17	24	31
<b>NB: CH1260-1750, L=410m, Road&amp;Drain+Utilities</b>																				
<b>Firemain</b>																				
S4-0512630	Firemain- excav, pipe install+pit/new hydrants	24	17-Sep-13 A	19-Jul-14																
<b>TCCS Works/Other Utilities</b>																				
S4-0512640	Power supply cable ducts	34	20-Jun-14*	29-Jul-14																
<b>Road Lighting/ or High Mast</b>																				
S4-0512660	Public lighting - Lamp Pole + Lamps	36	21-Oct-13 A	12-Jul-14																
S4-051266A	Public Lighting - cabling works	36	21-Oct-13 A	12-Jul-14																
S4-051266B	Public Lighting - power supply connection & test	12	30-Jun-14	12-Jul-14																
<b>Roadworks</b>																				
S4-0512645	Roadworks +Slip Road N- Resurfacing	26	18-Oct-13 A	12-Jul-14																
S4-0512655	Roadworks +Slip Road N- road marking + furnitures	6	07-Jul-14	12-Jul-14																
<b>Z4: CH 2000 to CH 2400: SECT. 2 WORKS</b>																				
<b>Stage 1A: Southbound - S14-, RW21-28, TP7,Rd/Dr</b>																				
<b>Cut Slope S14</b>																				
S2-031140E10	Slope S14 - Soil nail & remaining drainage work (VO343-additional soil nail)	61	10-Jun-13 A	16-Jul-14																
<b>Stage 1B: Northbound- S15-S19, RW31-33, Rd/Dr</b>																				
<b>Retaining Wall W30, W31, W32(Piled), W33</b>																				
<b>Retaining Wall W31,32, 33</b>																				
S2-GCL036	Northbound - GCL interfacing work completion for Lane 1,2,3 open	0		20-Jun-14*																
S2-GCL046	Completion of works subject to GCL works completion	26	20-Jun-14	19-Jul-14																
<b>Stage 2A: Southbound- S17, RW 29-34, NB27-29</b>																				
<b>Noise Barrier NB27, NB29</b>																				
<b>Noise Barrier NB29</b>																				
S2-035350	NB29 NB Panels	7	16-Oct-13 A	12-Jul-14																
<b>Retaining Wall, W29 &amp; NB27(@W29)</b>																				
<b>Retaining Wall W29A</b>																				
S2-03529AB	RW W29A facing panel structure (bay 1)	34	22-Apr-14 A	21-Jun-14 A																
<b>SB: CH2200-2400, L=200m, Road&amp;Drain+Utilities</b>																				
<b>Road Drainage</b>																				
S2-031250	W29A bay 1 road drainage after GCL TTA stage 6A	20	20-Jun-14	12-Jul-14																
<b>Roadworks</b>																				
S2-031255	W29A bay 1 road work after GCL TTA stage 6A	20	20-Jun-14	12-Jul-14																
S2-031265	Remaining roadwork to final pavement level after GCL TTA stage 6A	6	14-Jul-14	19-Jul-14																
<b>Stage 3: Central Median- NB26, NB29 +Road&amp;Drain</b>																				
<b>CM: NB26 &amp; NB28 L=400m &amp; Road&amp;Drain+Utilities</b>																				
<b>Noise Barrier Structural Steel &amp; Panels</b>																				
S2-208395	Implement TTA- divert traffic to new SB, NB & CM	0	20-Jun-14																	



**Contract: HY/2008/09**  
**Widening of Tolo Highway / Fanling Highway**  
**Between Island House Interchange and Fanling**  
**(Stage 1 - Between Island House Interchange and Ma Wo)**

**Three Months Rolling Programme**  
**for the Period of 21 Jun 2014 to 20 Sept 2014**

Activity ID	Activity Name	Total Float	Activity % Complete	Original Duration	Start	Finish	2010				2011				2012				2013				2014		
							Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3

**HY/2009/08 TOLO HIGHWAY WIDENING, Updated on 20140126**

**EXECUTIVE SUMMARY**

**Design**

A1330	Alternative Design		100%	292	26-Jul-10 A	14-Jan-11 A
-------	--------------------	--	------	-----	-------------	-------------

**Construction**

**Section 1**

A1000	SA21 - North Bound		100%	959	15-Oct-10 A	25-Dec-13 A
A1010	SA21 - South Bound	-100	95.99%	814	15-Oct-10 A	28-Feb-14
A1020	SA21 - Middle Lane	-84	94%	275	08-May-12 A	12-Feb-14

**Section 2**

A1030	SA22 - North Bound		100%	1016	26-Feb-10 A	07-Dec-13 A
A1040	SA22 - South Bound	-70	94.7%	1037	01-Apr-10 A	22-Mar-14
A1060	SA23 - South Bound		100%	388	28-Dec-11 A	25-Jan-14 A
A1070	SA24 - North Bound	-95	89.83%	787	25-Aug-10 A	16-Apr-14
A1080	SA25 - South Bound	-48	96.98%	777	20-Oct-10 A	19-Feb-14
A1090	SA26 - North Bound	-55	96.75%	1216	26-Feb-10 A	07-Mar-14
A1100	SA26 - South Bound	-61	96.22%	1216	26-Feb-10 A	13-Mar-14

**Section 3**

A1110	SA26A - North Bound	-15	97.48%	1191	26-Feb-10 A	25-Feb-14
A1120	SA26A - South Bound	-21	95.96%	879	26-Feb-10 A	03-Mar-14
A1130	SA26A - North & South Bound		100%	612	26-Feb-11 A	30-Jul-13 A
A1140	SA27 - South Bound	-15	96.43%	826	27-Mar-10 A	25-Feb-14

**Section 4**

A1150	SA28 - North Bound	-65	92.64%	1216	26-Feb-10 A	26-Apr-14
A1160	SA28 - South Bound	-8	97.01%	1099	23-Jun-10 A	28-Feb-14
A1170	SA29 - North Bound		100%	909	26-Jan-11 A	26-Sep-13 A
A1180	SA32 - Roadside FVMS		100%	265	26-Mar-11 A	15-Dec-11 A

**Section 5**

A1190	SA31 - South Bound		100%	884	26-Feb-10 A	28-Mar-13 A
-------	--------------------	--	------	-----	-------------	-------------

**Section 7**

A1200	SA41 - Site Office	-71	85.96%	1581	26-Feb-10 A	05-Sep-14
A1210	SA42 - Temporary Contractor's Works Area	0	90.52%	1582	25-Feb-10 A	25-Jun-14


**Section 17 (Subject to Excision, Engineer may instruct within 819 days)**

A1300	Validity Period	140	98.6%	819	25-Feb-10 A	07-Feb-14
A1310	SA28 - North Bound		100%	34	24-May-12 A	31-Aug-13 A
A1320	SA30A - North Bound		100%	155	14-May-12 A	31-Aug-13 A

**KEY DATES/ MILESTONES**

**Portion Handover Dates**

**Section 1 (Site Area SA21)**



Project ID: J3318-UPDATE 2014JAN  
 Project Name: HY/2009/08 TOLO HIGHWAY WIDENING...  
 Print Date: 30-Jan-14  
 Data Date: 27-Jan-14  
 Page 1 of 46

- Current Bar
- Level of Effort
- Critical
- Milestone

**Highways Department - Contract No. HY/2009/08**

**Widening of Tolo Highway/ Fanling Highway  
 Stage 1 - Between Ma Wo and Tai Hang**

**Updated Works Programme, 26 January 2014**

UWP Revision			
Date	Revision	Checked	Approved
27-Jan-14	UWP January, 2014	WY	JC

Activity ID	Activity Name	Total Float	Activity % Complete	Original Duration	Start	Finish	2010												2011												2012												2013												2014											
							Q1			Q2			Q3			Q4			Q1			Q2			Q3			Q4			Q1			Q2			Q3			Q4			Q1			Q2			Q3			Q4														
							1	2	3	4	5	6	7	8	9	10	11	12	1	2	3	4	5	6	7	8	9	10	11	12	1	2	3	4	5	6	7	8	9	10	11	12	1	2	3	4	5	6	7	8	9	10	11	12	1	2	3	4	5	6	7	8	9	10	11	12
PHSA2100	Possession of SA21 (Day365)		100%	0	16-Jul-10 A		◇ Possession of SA21 (Day365)																																																											
<b>Section 3 (Site Area SA26A and SA 27)</b>																																																																		
PHSA26A0	Possession of SA26A (Day0)		100%	0	26-Feb-10 A		◇ Possession of SA26A (Day0)																																																											
PHSA2700	Possession of SA27 (Day 90)		100%	0	26-Mar-10 A		◇ Possession of SA27 (Day 90)																																																											
<b>Section 2 (Site Area SA22, SA23, SA24, SA25 and SA26)</b>																																																																		
PHSA2200	Possession of SA22 (Day0)		100%	0	26-Feb-10 A		◇ Possession of SA22 (Day0)																																																											
PHSA2300	Possession of SA23 (Day180)		100%	0	04-May-10 A		◇ Possession of SA23 (Day180)																																																											
PHSA2400	Possession of SA24 (Day180)		100%	0	04-May-10 A		◇ Possession of SA24 (Day180)																																																											
PHSA2500	Possession of SA25 (Day270)		100%	0	04-May-10 A		◇ Possession of SA25 (Day270)																																																											
PHSA2600	Possession of SA26 (Day0)		100%	0	26-Feb-10 A		◇ Possession of SA26 (Day0)																																																											
<b>Section 4 (Site Area SA28, SA29 and SA32)</b>																																																																		
PHSA2800	Possession of SA28 (Day0)		100%	0	26-Feb-10 A		◇ Possession of SA28 (Day0)																																																											
PHSA2900	Possession of SA29 (Day270)		100%	0	27-Jul-10 A		◇ Possession of SA29 (Day270)																																																											
PHSA3200	Possession of SA32 (Day365)		100%	0	25-Feb-11 A		◇ Possession of SA32 (Day365)																																																											
<b>Section 5 (Site Area SA31)</b>																																																																		
PHSA3100	Possession of SA31 (Day0)		100%	0	26-Feb-10 A		◇ Possession of SA31 (Day0)																																																											
<b>Section 7 (All Works Except Works Included in Other Sections)</b>																																																																		
PHSA4100	Possession of SA41 (Day0)		100%	0	26-Feb-10 A		◇ Possession of SA41 (Day0)																																																											
PHSA4200	Possession of SA42 (Day0)		100%	0	26-Feb-10 A		◇ Possession of SA42 (Day0)																																																											
PHSA4300	Possession of SA43 (Day90)		100%	0	04-May-10 A		◇ Possession of SA43 (Day90)																																																											
<b>Section 8 (Establishment Works in Site Area SA21)</b>																																																																		
PHSA2110	Possession of SA21 (Day1217)	-214	0%	0	27-Jan-14																																																		◇ Possession of											
<b>Section 9 (Establishment Works in Site Area SA22, SA23, SA24, SA25 and SA26)</b>																																																																		
PHSA2210	Possession of SA22 (Day1217)	-214	0%	0	27-Jan-14																																																		◇ Possession of											
PHSA2310	Possession of SA23 (Day1217)	-214	0%	0	27-Jan-14																																																		◇ Possession of											
PHSA2420	Possession of SA24 (Day1217)	-214	0%	0	27-Jan-14																																																		◇ Possession of											
PHSA2510	Possession of SA25 (Day1217)	-214	0%	0	27-Jan-14																																																		◇ Possession of											
PHSA2610	Possession of SA26 (Day1217)	-214	0%	0	27-Jan-14																																																		◇ Possession of											
<b>Section 10 (Establishment Works in Site Area SA26A and SA27)</b>																																																																		
PHSA26A1	Possession of SA26A (Day1217)	-214	0%	0	27-Jan-14																																																		◇ Possession of											
PHSA2710	Possession of SA27 (Day1217)	-214	0%	0	27-Jan-14																																																		◇ Possession of											
<b>Section 11 (Establishment Works in Site Area SA28 and SA29)</b>																																																																		
PHSA2810	Possession of SA28 (Day1217)	-214	0%	0	27-Jan-14																																																		◇ Possession of											
PHSA2910	Possession of SA29 (Day1217)	-214	0%	0	27-Jan-14																																																		◇ Possession of											
<b>Section 12 (Establishment Works in Site Area SA30 and SA30A)</b>																																																																		
PHSA3000	Possession of SA30 (Day1217)	-214	0%	0	27-Jan-14																																																		◇ Possession of											
PHSA30A0	Possession of SA30A (Day1217)	-214	0%	0	27-Jan-14																																																		◇ Possession of											
<b>Section 13 (Remainder of Establishment Works)</b>																																																																		
PHSA3110	Possession of SA31 (Day1217)	-178	0%	0	27-Jan-14*																																																		◇ Possession of											
PHSA3220	Possession of SA32 (Day1217)	-178	0%	0	27-Jan-14*																																																		◇ Possession of											
PHSA4120	Possession of SA41 (Day1217)	-178	0%	0	27-Jan-14*																																																		◇ Possession of											
PHSA4220	Possession of SA42 (Day1217)	-178	0%	0	27-Jan-14*																																																		◇ Possession of											
PHSA4330	Possession of SA43 (Day1217)	-178	0%	0	27-Jan-14*																																																		◇ Possession of											
<b>Section 14 Comprises Routine Maintenance of Road Network in Site Area SA21 to SA31)</b>																																																																		
PHSA2130	Possession of SA21 for Routine Maintenance (Day365)		100%	0	16-Jul-10 A		◇ Possession of SA21 for Routine Maintenance (Day365)																																																											
PHSA2230	Possession of SA22 for Routine Maintenance (Day0)		100%	0	26-Feb-10 A		◇ Possession of SA22 for Routine Maintenance (Day0)																																																											



























Activity ID	Activity Name	Total Float	Activity % Complete	Original Duration	Start	Finish	2010				2011				2012				2013				2014			
							Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	
							1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	
S22N2173	Wall Stem (Bay 1c & 1d, 1a & 1b, 1g)		100%	25	26-Sep-11 A	26-Oct-11 A									■	■	■	■								
S22N2174	Wall Stem (Bay 2a, 2b, 2c, 2d)		100%	75	16-Jul-12 A	13-Oct-12 A													■	■	■	■				
S22N2175	Wall Stem (Bay 2c, 2d)		100%	30	06-Aug-12 A	03-Nov-12 A													■	■	■	■				
S22N2176	Wall Stem (Bay 3)		100%	25	31-Aug-12 A	17-Nov-12 A													■	■	■	■				
S22N2186	Backfilling		100%	30	19-Nov-12 A	26-Jan-13 A													■	■	■	■				
<b>Retaining Wall W56B (AD 1)</b>																										
S22N2210	Prepare Piling Platform for W56B		100%	37	02-Oct-10 A	11-Feb-11 A													■	■	■	■				
S22N2220	Pre-drilling for W56B		100%	37	02-Oct-10 A	15-Nov-10 A													■	■	■	■				
S22N2240	Pipe Pile for W56B		100%	98	20-Nov-10 A	21-Mar-11 A													■	■	■	■				
S22N2241	Pipe Pile for W56B - Stage 1		100%	75	20-Nov-10 A	23-Feb-11 A													■	■	■	■				
S22N2242	Pipe Pile for W56B - Stage 2		100%	75	31-Jan-11 A	23-Sep-11 A													■	■	■	■				
S22N2250	Construction of W56B		100%	276	17-Sep-11 A	06-Apr-13 A													■	■	■	■				
S22N2251	Excavation (W56B), upper		100%	75	17-Sep-11 A	05-Jan-12 A													■	■	■	■				
S22N2252	Excavation (W56B), Middle		100%	60	06-Jan-12 A	26-May-12 A													■	■	■	■				
S22N2254	Excavation (W56B), bottom		100%	60	11-May-12 A	29-Sep-12 A													■	■	■	■				
S22N2260	Base Slab (W56B), (Bay 1 -3)		100%	25	27-Jul-12 A	10-Sep-12 A													■	■	■	■				
S22N2262	Base Slab (W56B), (Bay 4 - 8)		100%	60	27-Sep-12 A	10-Nov-12 A													■	■	■	■				
S22N2264	Base Slab (W56B), (Bay 9, 10 & 12A)		100%	35	27-Jul-12 A	13-Oct-12 A													■	■	■	■				
S22N2270	Wall Stem (W56B), (Bay 1 - 3, Total 18 pours)		100%	75	01-Nov-12 A	06-Apr-13 A													■	■	■	■				
S22N2274	Wall Stem (W56B), (Bay 4 - 8, Total 30 pours)		100%	75	12-Nov-12 A	06-Apr-13 A													■	■	■	■				
S22N2276	Wall Stem (W56B), (Bay 9 - 10, Total 12 pours)		100%	75	24-Nov-12 A	06-Apr-13 A													■	■	■	■				
S22N2290	Backfilling (Bay 1 to Bay 3)		100%	15	10-Jan-13 A	19-Jan-13 A													■	■	■	■				
S22N2292	Backfilling (Bay 4 to Bay 10)		100%	30	14-Jan-13 A	05-Mar-13 A													■	■	■	■				
<b>Roadworks &amp; Drainage</b>																										
S22N4000	Roadworks, Drainages & Utilities (CH 2840 - 3140)		100%	129	15-Jan-13 A	07-Dec-13 A													■	■	■	■				
S22N4010	Roadworks Stage 1 (CH 2840 - 3000)		100%	30	15-Jan-13 A	29-Mar-13 A													■	■	■	■				
S22N4030	Drainages Stage 1 (CH2840 - 3000)		100%	30	15-Jan-13 A	05-Mar-13 A													■	■	■	■				
S22N4040	Road Surface Works		100%	30	21-Mar-13 A	23-Apr-13 A													■	■	■	■				
S22N4042	Roadworks Stage 2 (CH3000 - 3140)		100%	30	18-Mar-13 A	30-Jul-13 A													■	■	■	■				
S22N4044	Drainages Stage 2 (CH3000 - 3140)		100%	30	20-Feb-13 A	11-Apr-13 A													■	■	■	■				
S22N4046	Road Surface Works		100%	30	17-May-13 A	18-Aug-13 A													■	■	■	■				
S22N4048	Road Construction Works Remain Fast Lane (along CH2840 - 3140)		100%	50	25-Nov-13 A	07-Dec-13 A													■	■	■	■				
<b>Noise Barriers</b>																										
<b>Noise Barrier NB31A</b>																										
S22N3020	NB31A (CH 0-21.9) on W56A (incl. VO 9: Construction of double leaf access door for noise barrier)		100%	74	15-Oct-12 A	22-Nov-12 A													■	■	■	■				
S22N3021	NB31A (CH 0-21.9) on W56A : Erecting H-Column		100%	38	15-Oct-12 A	19-Oct-12 A													■	■	■	■				
S22N3022	NB31A (CH 0-21.9) on W56A : Installing Panel		100%	36	22-Oct-12 A	22-Nov-12 A													■	■	■	■				
<b>South Bound</b>																										
<b>Preliminaries</b>																										
S22S0000	Site Clearance/Access Rd		100%	84	01-Apr-10 A	16-Jul-10 A									■	■	■	■								
S22S0010	Site Clearance		100%	72	01-Apr-10 A	02-Jul-10 A									■	■	■	■								
S22S0020	Access Road		100%	72	20-Apr-10 A	16-Jul-10 A									■	■	■	■								
<b>Slopeworks</b>																										
S22S5000	Slopeworks Cut(S28-sn) (incl. VO15: Revised Layout of Slope S28)		100%	198	21-Oct-10 A	17-Aug-11 A													■	■	■	■				
S22S5010	Slopeworks Cut(S28) - Stage 1 (Cutslope)		100%	23	21-Oct-10 A	16-Nov-10 A													■	■	■	■				
S22S5030	Slopeworks Cut(S28) - Stage 1 (Soil Nail Installation : IJKL)		100%	23	17-Nov-10 A	08-Feb-11 A													■	■	■	■				
S22S5040	Slopeworks Cut(S28) - Stage 2 (Cutslope)		100%	37	11-Dec-10 A	03-Jan-11 A													■	■	■	■				

Activity ID	Activity Name	Total Float	Activity % Complete	Original Duration	Start	Finish	2010												2011				2012				2013				2014																												
							Q1			Q2			Q3			Q4			Q1			Q2			Q3			Q4			Q1			Q2			Q3																						
							1	2	3	4	5	6	7	8	9	10	11	12	1	2	3	4	5	6	7	8	9	10	11	12	1	2	3	4	5	6	7	8	9	10	11	12	1	2	3	4	5	6	7	8	9	10	11	12	1	2	3	4	5
S22S5060	Slopeworks Cut(S28) - Stage 2 (Soil Nail Installation : EFGH)		100%	37	08-Feb-11 A	23-Mar-11 A																																																					
S22S5070	Slopeworks Cut(S28) - Stage 3 (Cutslope)		100%	36	06-Jul-11 A	17-Aug-11 A																																																					
S22S5090	Slopeworks Cut(S28) - Stage 3 (Soil Nail Installation : ABCD)		100%	36	20-Aug-11 A	04-Oct-11 A																																																					
S22S5100	Slope Reinstatement Works (Bridge 12B)	-61	0%	25	27-Jan-14	27-Feb-14																									Slope Reinstatement Works (Bridge 12B)																												
<b>Construction of Retaining Wall</b>																																																											
<b>Retaining Wall RWB12B</b>																																																											
S22S2110	Pre-drilling for RWB12B		100%	24	16-Jul-10 A	12-Aug-10 A													Pre-drilling for RWB12B																																								
S22S2120	Piles for RWB12B		100%	116	13-Aug-10 A	20-Nov-10 A													Piles for RWB12B																																								
S22S2130	Excavate to cut-off level		100%	60	26-Jan-11 A	09-Apr-11 A													Excavate to cut-off level																																								
S22S2140	Capping/Walling for Bay 1-2, RWB12B		100%	60	28-Mar-11 A	10-May-12 A													Capping/Walling for Bay 1-2, RWB12B																																								
S22S2142	Capping/Walling for Bay 3-6, RWB12B		100%	75	11-May-12 A	03-Sep-12 A													Capping/Walling for Bay 3-6, RWB12B																																								
S22S2150	Backfilling		100%	60	04-Sep-12 A	22-Jun-13 A													Backfilling																																								
<b>Road Re-construction Works, Roadworks &amp; Drainage</b>																																																											
S22S4000	Road Re-construction Works (CH 2840 - 3450)	-57	75.64%	185	06-May-13 A	22-Mar-14																					Road Re-construction Works (CH 2840 - 3450)																																
S22S4405	Road and Drainages Works for Fast Lane (CH2840 - 3000)	-56	95%	45	06-May-13 A	29-Jan-14																					Road and Drainages Works for Fast Lane (CH2840 - 3000)																																
S22S4410	Road Surface Works for Fast Lane (CH2840 - 3000)	-56	95%	12	26-Nov-13 A	29-Jan-14																					Road Surface Works for Fast Lane (CH2840 - 3000)																																
S22S4415	Road Re-Construction Works for Mid 2 Lane (CH2840 - 3000)	-49	70%	24	20-Dec-13 A	11-Feb-14																					Road Re-Construction Works for Mid 2 Lane (CH2840 - 3000)																																
S22S4420	Road and Drainages Works for Fast and Mid Lane (CH3000 - 3450)	-56	20%	18	26-Nov-13 A	19-Feb-14																					Road and Drainages Works for Fast and Mid Lane (CH3000 - 3450)																																
S22S4425	Road Surface Works for Fast Lane and Mid Lane (CH3000 - 3450)	-56	0%	10	19-Feb-14	03-Mar-14																					Road Surface Works for Fast Lane and Mid Lane (CH3000 - 3450)																																
S22S4430	Road and Drainages Works for Slow Lane (CH2840 - 3450)	-56	0%	10	03-Mar-14	14-Mar-14																					Road and Drainages Works for Slow Lane (CH2840 - 3450)																																
S22S4435	Road Surface Works for Slow Lane (CH3000 - 3450)	-56	0%	7	14-Mar-14	22-Mar-14																					Road Surface Works for Slow Lane (CH3000 - 3450)																																
S22S4440	Road Construction Works Remaining Works (along CH2840 - 3450)	-57	0%	12	10-Mar-14	22-Mar-14																					Road Construction Works Remaining Works (along CH2840 - 3450)																																
S22S4500	Roadworks for Realignment of Existing Shek Lin Road	-55	0%	18	28-Feb-14	20-Mar-14																					Roadworks for Realignment of Existing Shek Lin Road																																
<b>Traffic Control &amp; Survelance System</b>																																																											
S22S4820	TCSS - (Gantry 60) (incl. VO73 Revised Sign Gantry Details)	-56	60%	50	16-Sep-13 A	22-Mar-14																					TCSS - (Gantry 60)																																
<b>Modification of Existing Bridge 12</b>																																																											
S22S1300	Demolish Existing Parapet & Stitching Works for bridge 12 & 12B (incl. VO3 & VO29)	-51	44.29%	70	16-Sep-13 A	15-Mar-14																					Demolish Existing Parapet & Stitching Works for bridge 12 & 12B (incl. VO3 & VO29)																																
S22S1315	VO 3: Existing Bridge 12 pile cap construction		100%	30	17-Sep-10 A	15-Feb-11 A													VO 3: Existing Bridge 12 pile cap construction																																								
S22S1322	Removal of Existing Steel Barrier and Surface	-24	85%	8	22-Jul-13 A	28-Jan-14																					Removal of Existing Steel Barrier and Surface																																
S22S1323	Stitching Works of Existing Bridge Decks B12 and B12B	-24	80%	20	08-Aug-13 A	05-Feb-14																					Stitching Works of Existing Bridge Decks B12 and B12B																																
S22S1324	Road Surface of B12B for TW Slip Road	-24	0%	7	05-Feb-14	13-Feb-14																					Road Surface of B12B for TW Slip Road																																
S22S1326	Removal of existing central barrier along B12 and Erection breaking platform	-57	70%	12	16-Sep-13 A	30-Jan-14																					Removal of existing central barrier along B12 and Erection breaking platform																																
S22S1328	Breaking the existing stitch of B12 and condition survey	-57	50%	18	14-Dec-13 A	08-Feb-14																					Breaking the existing stitch of B12 and condition survey																																
S22S1329	Removal M.J and Replacement M.J	-57	50%	8	26-Nov-13 A	13-Feb-14																					Removal M.J and Replacement M.J																																
S22S1331	Stitching Works for B12	-57	0%	20	14-Feb-14	08-Mar-14																					Stitching Works for B12																																
S22S1332	Road Surface Works	-51	0%	6	10-Mar-14	15-Mar-14																					Road Surface Works																																
<b>Landscaping</b>																																																											
S22S6000	Landscaping Works	-61	20%	30	23-Sep-13 A	27-Mar-14																					Landscaping Works																																
<b>Site Area SA23</b>																																																											
PHSA2320	Possession of SA23 (Day180)		100%	0	04-May-10 A														Possession of SA23 (Day180)																																								
SA230000	Site Area SA23 Works Period		100%	586	16-Jul-10 A	25-Jan-14 A																					Site Area SA23 Works Period																																
SA230010	Site Area SA23 Works Completion	151	0%	0		27-Jan-14																					Site Area SA23 Works Completion																																
<b>South Bound</b>																																																											
<b>Preliminaries</b>																																																											
S23S0000	Site Clearance / Site Access		100%	144	28-Dec-11 A	24-Aug-13 A																					Site Clearance / Site Access																																
S23S1000	Site Clearance		100%	72	28-Dec-11 A	27-Dec-12 A																					Site Clearance																																
S23S2000	Site Access		100%	72	28-Dec-12 A	24-Aug-13 A																					Site Access																																















Activity ID	Activity Name	Total Float	Activity % Complete	Original Duration	Start	Finish	2010												2011				2012				2013				2014		
							Q1			Q2			Q3			Q4			Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3				
							1	2	3	4	5	6	7	8	9	10	11	12	1	2	3	4	5	6	7	8	9	10	11	12	1	2	3
<b>South Abutment</b>							<ul style="list-style-type: none"> <li>Piling-South Abutment</li> <li>Preparing piling platform</li> <li>Pre-drilling</li> <li>Piling (21nos)</li> <li>Excavation &amp; Cap-South Abutment</li> <li>Pier &amp; backfill, South Abutment</li> </ul>																										
<b>Pier 1</b>							<ul style="list-style-type: none"> <li>Piling-Pier 1 (15nos)</li> <li>Cap-Pier 1 &amp; Backfill</li> <li>Pier 1 (Pierhead included)</li> </ul>																										
<b>Pier 2</b>							<ul style="list-style-type: none"> <li>Piling-Pier 2 (15nos)</li> <li>Cap-Pier 2 &amp; Backfill</li> <li>Pier 2 (Pierhead included)</li> </ul>																										
<b>Pier 3</b>							<ul style="list-style-type: none"> <li>Piling-Pier 3 (15nos)</li> <li>Cap-Pier 3 &amp; Backfill</li> <li>Pier 3 (pierhead included)</li> </ul>																										
<b>North Abutment</b>							<ul style="list-style-type: none"> <li>Pre-drilling &amp; Preparation for Piling (incl. VO 39: Revised Foundation for North Abutment)</li> <li>ELS for North abutment</li> <li>Cap-North Abutment</li> <li>Abutment, Drainage &amp; backfill, North Abutment</li> </ul>																										
<b>Decking and Finishing</b>							<ul style="list-style-type: none"> <li>Deck-South Abutment to Pier 1</li> <li>Deck-Pier 1 to Pier 2</li> <li>Deck-Pier 2 to Pier 3</li> <li>Erection of Falsework</li> <li>Deck-Pier 3 to North Abutment</li> <li>Dismantling of Falsework</li> <li>Parapet (incl. precast concrete skin)</li> <li>Erecting Railing (Short Column and barrier)</li> <li>Noise Barrier (Erecting H-Column and Panel)</li> <li>Road Lighting</li> <li>Surfacing</li> <li>Inspection and Handover of Bridge 12A</li> </ul>																										
<b>Construction of Bridge LB2</b>							<ul style="list-style-type: none"> <li>Construction of Bridge LB2 (incl. VO29 &amp; 37: revised piling details and pile caps sleeving details)</li> </ul>																										
<b>Preparatory and Enabling Works</b>							<ul style="list-style-type: none"> <li>Gas main Diversion at East Abutment (No Connection)</li> <li>Temporary Traffic Arrangement for Piling Work</li> </ul>																										
<b>Substructure and Pier Construction</b>							<ul style="list-style-type: none"> <li>Excavation and lateral support</li> <li>Coring and backfill for Piling works</li> <li>Piling-TW4 (20)</li> </ul>																										





Activity ID	Activity Name	Total Float	Activity % Complete	Original Duration	Start	Finish	2010				2011				2012				2013				2014		
							Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3
							1	2	3	4	5	6	7	8	9	10	11	12	1	2	3	4	5	6	7
S26S680	Preparing of Travelling Form		100%	12	28-Dec-11 A	11-Jan-12 A																			
S26S690	Construction of Cantiliver Deck, TW3		100%	40	12-Jan-12 A	19-Apr-12 A																			
S26S700	Stitching TW2-TW3		100%	22	18-May-12 A	22-Jun-12 A																			
S26S720	North End Span		100%	50	18-May-12 A	12-Jul-12 A																			
S26S740	Parapet (incl. precast concrete skin)		100%	52	05-Nov-12 A	21-Sep-13 A																			
S26S750	Erecting of Precast Parapet		100%	32	05-Nov-12 A	27-Aug-13 A																			
S26S760	Installing M-Barrier		100%	6	15-Aug-13 A	21-Sep-13 A																			
S26S770	Noise Barrier		100%	6	15-Aug-13 A	07-Sep-13 A																			
S26S780	Surfacing		100%	7	16-Sep-13 A	25-Sep-13 A																			
S26S790	Road Lighting		100%	7	27-Aug-13 A	14-Sep-13 A																			
S26S800	Handover Inspection of LB1		100%	1	02-Oct-13 A	02-Oct-13 A																			
<b>Construction of Bridge 13A</b>																									
S26S1300	Construction of Bridge 13A (incl. VO29 & VO37: revised piling details and pile caps sleeving details)		100%	744	03-May-10 A	22-Jun-13 A																			
<b>Preparatory and Enabling Works</b>																									
S26S1610	Site Clearance		100%	24	03-May-10 A	31-May-10 A																			
S26S1611	Access Road		100%	63	03-May-10 A	17-Jul-10 A																			
S26S1620	Gas main Diversion at North/South Abutment, HKCG		100%	37	01-Jun-10 A	15-Jul-10 A																			
S26S1690	SA25-Site Clearance		100%	25	26-Feb-11 A	26-Mar-11 A																			
S26S1700	SA25 Haul Road		100%	25	26-Feb-11 A	26-Mar-11 A																			
S26S1710	SA25-Gas Main diversion at South Abutment & P1		100%	25	26-Feb-11 A	26-Mar-11 A																			
<b>Substructure and Pier Construction</b>																									
<b>North Abutment</b>																									
S26S1630	Piling-North Abutment		100%	65	16-Jul-10 A	30-Sep-10 A																			
S26S1631	Pre-drilling & Preparing of piling platform		100%	20	16-Jul-10 A	07-Aug-10 A																			
S26S1632	Piling		100%	45	09-Aug-10 A	30-Nov-10 A																			
S26S1650	Excavation & Cap-Nouth Abutment		100%	50	04-Jan-11 A	04-Apr-11 A																			
S26S1670	Construction of Abutment-Nouth Abutment		100%	50	27-Oct-11 A	17-Dec-11 A																			
S26S1930	Backfill Stage 1, North Abutment		100%	24	01-Mar-12 A	14-Apr-12 A																			
S26S1940	Backfill Stage 2, North Abutment		100%	60	15-Oct-12 A	24-Apr-13 A																			
<b>South Abutment</b>																									
S26S1720	Piling-South Abutment		100%	90	02-Dec-10 A	23-Mar-11 A																			
S26S1721	Pre-drilling & Preparing of piling platform		100%	30	20-Aug-10 A	20-Sep-10 A																			
S26S1722	Piling		100%	60	10-Jan-11 A	17-Mar-11 A																			
S26S1750	Excavation & Cap-South Abutment		100%	40	26-May-11 A	14-Jul-11 A																			
S26S1780	Abutment, South Abutment		100%	38	26-Oct-11 A	17-Dec-11 A																			
S26S1950	Backfill Stage 1, South Abutment		100%	24	01-Mar-12 A	04-Jul-12 A																			
S26S1960	Backfill Stage 2, South Abutment		100%	43	19-Nov-12 A	25-Feb-13 A																			
S26S1970	COD: 13ASA 18 days additional Drainage works (if RFI can be replied before 4-12-2012)		100%	18	01-Apr-13 A	19-Apr-13 A																			
<b>P1</b>																									
S26S1730	Piling-P1		100%	20	18-Oct-10 A	30-Nov-10 A																			
S26S1760	Cap & Backfill - P1		100%	33	26-May-11 A	30-Jun-11 A																			
S26S1790	Pier-P1		100%	75	26-Jul-11 A	24-Oct-11 A																			
S26S1820	Pier-P1 Pierhead		100%	48	14-Feb-12 A	19-Apr-12 A																			
<b>P2</b>																									
S26S1740	Piling-P2		100%	35	28-Mar-11 A	16-Apr-11 A																			
S26S1770	Cap & Backfill - P2		100%	38	26-May-11 A	11-Jul-11 A																			



Activity ID	Activity Name	Total Float	Activity % Complete	Original Duration	Start	Finish	2010												2011				2012				2013				2014		
							Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3				
							1	2	3	4	5	6	7	8	9	10	11	12	1	2	3	4	5	6	7	8	9	10	11	12			
S26AN010	Site Clearance		100%	60	26-Feb-10 A	12-May-10 A																											
S26AN020	Access Rd		100%	60	07-Apr-10 A	18-Jun-10 A																											
<b>Slopeworks</b>																																	
S26AN502	Cut Slope (S37A)		100%	48	26-Apr-12 A	03-Jul-12 A																											
S26AN506	Cut Slope (S40-sn, Including removal of existing retaining wall)		100%	168	19-Jun-10 A	08-Jan-11 A																											
S26AN508	Slopeworks Cut(S40) - Stage 1 (Cut Slope and Erect Scaffolding)		100%	11	19-Jun-10 A	16-Jul-10 A																											
S26AN510	Slopeworks Cut(S40) - Stage 1 (Soil Nail Installation : QRST)		100%	11	19-Jul-10 A	18-Aug-10 A																											
S26AN514	Slopeworks Cut(S40) - Stage 2 (Cut Slope and Erect Scaffolding)		100%	14	19-Aug-10 A	17-Sep-10 A																											
S26AN516	Slopeworks Cut(S40) - Stage 2 (Soil Nail Installation : MNOP)		100%	14	21-Nov-10 A	26-Dec-10 A																											
S26AN518	Slopeworks Cut(S40) - Stage 3 (Cut Slope and Erect Scaffolding)		100%	17	18-Aug-10 A	17-Sep-10 A																											
S26AN520	Slopeworks Cut(S40) - Stage 3 (Soil Nail Installation : IJKL)		100%	17	27-Dec-10 A	01-Feb-11 A																											
S26AN522	Slopeworks Cut(S40) - Stage 4 (Cut Slope and Erect Scaffolding)		100%	12	28-Jan-11 A	15-Feb-11 A																											
S26AN524	Slopeworks Cut(S40) - Stage 4 (Soil Nail Installation : EFGH)		100%	12	02-Feb-11 A	19-Feb-11 A																											
S26AN525	Slopeworks Cut(S40) - Stage 5 (Cut Slope and Erect Scaffolding)		100%	15	29-Oct-11 A	16-Nov-11 A																											
S26AN526	Slopeworks Cut(S40) - Stage 5 (Soil Nail Installation : ABCD)		100%	18	16-Nov-11 A	07-Dec-11 A																											
S26AN528	Removal of Existing Retaining Wall		100%	30	11-Apr-11 A	20-May-11 A																											
S26AN530	Cut Slope (S41-sn)		100%	138	19-Jun-10 A	02-Dec-10 A																											
S26AN531	Cut Slope (S41-sn) - Stage 1 (Cut Slope and Erect Scaffolding)		100%	11	19-Jun-10 A	16-Jul-10 A																											
S26AN532	Cut Slope (S41-sn) - Stage 1 (Soil Nail Installation : MNOPQ)		100%	11	19-Jul-10 A	13-Aug-10 A																											
S26AN533	Cut Slope (S41-sn) - Stage 2 (Cut Slope and Erect Scaffolding)		100%	26	23-Aug-10 A	17-Sep-10 A																											
S26AN534	Cut Slope (S41-sn) - Stage 2 (Soil Nail Installation : IJKL)		100%	26	28-Dec-10 A	27-Jan-11 A																											
S26AN535	Cut Slope (S41-sn) - Stage 3 (Cut Slope and Erect Scaffolding)		100%	20	20-Sep-10 A	27-Nov-10 A																											
S26AN536	Cut Slope (S41-sn) - Stage 3 (Soil Nail Installation : EFGH)		100%	19	30-May-11 A	22-Jun-11 A																											
S26AN537	Cut Slope (S41-sn) - Stage 4 (Cut Slope and Erect Scaffolding)		100%	12	26-Oct-11 A	08-Nov-11 A																											
S26AN538	Cut Slope (S41-sn) - Stage 4 (Soil Nail Installation : ABCD)		100%	12	03-Dec-12 A	14-Jan-13 A																											
S26AN540	Slope 7NW-B/C 349		100%	75	02-Oct-10 A	25-Nov-10 A																											
S26AN541	Erect Scaffolding & Soil Nail Installation (7NW-B/C 349) - Stage 1 (EF) 52nos.		100%	15	02-Oct-10 A	19-Oct-10 A																											
S26AN542	Erect Scaffolding & Soil Nail Installation (7NW-B/C 349) - Stage 2 (ABCD) 270nos.		100%	72	20-Oct-10 A	25-Nov-10 A																											
S26AN550	Slope 7NW-A/C35-sn		100%	200	01-Sep-10 A	20-Nov-10 A																											
S26AN560	Erect Scaffolding & Soil Nail Installation (7NW-A/C35-sn) - Stage 1 (OP) 25nos.		100%	10	01-Sep-10 A	11-Sep-10 A																											
S26AN570	Erect Scaffolding & Soil Nail Installation (7NW-A/C35-sn) - Stage 2 (KLMN) 285nos.		100%	40	13-Sep-10 A	19-Oct-10 A																											
S26AN580	Erect Scaffolding & Soil Nail Installation (7NW-A/C35-sn) - Stage 3 (GHIJ) 370nos.		100%	57	30-Sep-10 A	19-Oct-10 A																											
S26AN590	Erect Scaffolding & Soil Nail Installation (7NW-A/C35-sn) - Stage 4 (CDEF) 407nos.		100%	62	20-Oct-10 A	19-Nov-10 A																											
S26AN650	Erect Scaffolding & Soil Nail Installation (7NW-A/C35-sn) - Stage 5 (AB) 204nos.		100%	31	01-Nov-10 A	20-Nov-10 A																											
S26AN660	Slope 7NW-A/CR39		100%	80	22-Nov-10 A	28-Mar-11 A																											
S26AN670	Erect Scaffolding & Soil Nail Installation (7NW-A/CR39) - Stage 1 (JK) 28nos.		100%	10	22-Nov-10 A	15-Dec-10 A																											
S26AN680	Erect Scaffolding & Soil Nail Installation (7NW-A/CR39) - Stage 2 (DEFGHI) 162nos.		100%	40	16-Dec-10 A	25-Feb-11 A																											
S26AN690	Erect Scaffolding & Soil Nail Installation (7NW-A/CR39) - Stage 3 (ABC) 109nos.		100%	30	22-Feb-11 A	28-Mar-11 A																											
S26AN930	Erect Scaffolding & Soil Nail Installation (Area 6-1)		100%	75	20-Feb-13 A	25-Nov-13 A																											
<b>Construction of Retaining Wall</b>																																	
<b>Retaining Wall W65C (w/SP)</b>																																	
S26AN100	Sheet Pile/Excavate & Construct W65C (w/SP)		100%	150	27-Jun-11 A	25-Jul-11 A																											
S26AN101	Sheet Pile and Excavation		100%	24	27-Jun-11 A	25-Jul-11 A																											
S26AN102	Construction of Structure W65C		100%	72	27-Jun-11 A	25-Jul-11 A																											
S26AN103	Backfilling		100%	24	27-Jun-11 A	25-Jul-11 A																											
<b>Retaining Wall W68</b>																																	
S26AN120	Sheet Pile/Excavate & Construct W68 (w/SP)		100%	99	15-Nov-10 A	16-Jul-12 A																											
S26AN121	Sheet Pile and Excavation		100%	19	15-Nov-10 A	04-Dec-10 A																											









Activity ID	Activity Name	Total Float	Activity % Complete	Original Duration	Start	Finish	2010												2011				2012				2013				2014			
							Q1			Q2			Q3			Q4			Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	
							1	2	3	4	5	6	7	8	9	10	11	12	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4
S27S1001	Sheet Pile & Excavation		100%	32	28-Dec-10 A	07-Feb-11 A	Sheet Pile & Excavation																											
S27S1002	Construction of Structure W65A		100%	50	11-Apr-11 A	13-Aug-11 A	Construction of Structure W65A																											
S27S1012	Backfilling behind W65A and drainage works	-41	85%	40	15-Jul-13 A	11-Feb-14	Backfilling behind W65A and drainage works																											
<b>Retaining Wall W65B, (CSD 1)</b>																																		
S27S1040	WSD 1220 dia Diversion		100%	36	26-Jul-11 A	17-Dec-12 A	WSD 1220 dia Diversion																											
S27S1041	HyD Lighting relocation		100%	36	26-May-11 A	18-Jun-11 A	HyD Lighting relocation																											
S27S1042	Excavate to cut-off level		100%	42	15-Oct-10 A	03-Dec-10 A	Excavate to cut-off level																											
S27S1043	COD: CLP overhead cable		100%	75	15-Jan-11 A	11-Apr-11 A	COD: CLP overhead cable																											
S27S1044	Relocation of Existing Electric Poles, CLP		100%	24	15-Feb-11 A	11-Apr-11 A	Relocation of Existing Electric Poles, CLP																											
S27S1060	Capping/Walling for W65B		100%	42	06-Apr-11 A	20-Aug-11 A	Capping/Walling for W65B																											
S27S1070	Backfilling for W65A & B		100%	75	10-Sep-11 A	21-Jul-12 A	Backfilling for W65A & B																											
S27S1090	COD: DAN 273- revised thrust box detail and additional works for DN1220		100%	30	17-Dec-12 A	24-Jan-13 A	COD: DAN 273- revised thrust box detail and additional works for DN1220																											
S27S1110	Backfilling behind W65B and drainage works	-41	85%	40	15-Jul-13 A	11-Feb-14	Backfilling behind W65B and drainage works																											
<b>Retaining Wall W66/67 (CSD 2) &amp; W71</b>																																		
S27S1100	W66 & W67 (CSD 2)		100%	45	02-Oct-10 A	19-Mar-11 A	W66 & W67 (CSD 2)																											
S27S1101	Base Slab (W66)		100%	30	02-Oct-10 A	01-Nov-10 A	Base Slab (W66)																											
S27S1102	Wall Stem (W66)		100%	30	02-Nov-10 A	26-Dec-10 A	Wall Stem (W66)																											
S27S1103	Base Slab (W67)		100%	30	08-Nov-10 A	25-Dec-10 A	Base Slab (W67)																											
S27S1113	Wall Stem (W67)		100%	24	28-Feb-11 A	19-Mar-11 A	Wall Stem (W67)																											
S27S1115	Backfill for W66&67		100%	61	27-Jun-11 A	15-Oct-11 A	Backfill for W66&67																											
S27S1200	Retaining Wall W71 (Bay1 - Bay5)		100%	110	02-Jun-10 A	12-Oct-10 A	Retaining Wall W71 (Bay1 - Bay5)																											
S27S1210	Retaining Wall W71 : Base Slab		100%	55	02-Jun-10 A	06-Aug-10 A	Retaining Wall W71 : Base Slab																											
S27S1220	Retaining Wall W71 : Wall Stem		100%	55	07-Aug-10 A	12-Oct-10 A	Retaining Wall W71 : Wall Stem																											
S27S1230	Backfill for W71		100%	50	27-Jun-11 A	24-Aug-11 A	Backfill for W71																											
<b>Slopeworks</b>																																		
S27S0000	Site Clearance/Access Rd		100%	130	27-Mar-10 A	03-Sep-10 A	Site Clearance/Access Rd																											
S27S0001	Site Clearance (Stage 1)		100%	40	27-Mar-10 A	18-May-10 A	Site Clearance (Stage 1)																											
S27S0002	Site Clearance (Stage 2)		100%	40	19-Jun-10 A	05-Aug-10 A	Site Clearance (Stage 2)																											
S27S0004	Access Rd (Stage 1)		100%	40	30-Apr-10 A	18-Jun-10 A	Access Rd (Stage 1)																											
S27S0005	Access Rd (Stage 2)		100%	40	20-Jul-10 A	03-Sep-10 A	Access Rd (Stage 2)																											
S27S5000	Slopeworks Cut(S34)		100%	46	28-Dec-10 A	23-Feb-11 A	Slopeworks Cut(S34)																											
S27S5100	Slopeworks Cut(S42), Fill(S43)		100%	75	28-Dec-10 A	29-Mar-11 A	Slopeworks Cut(S42), Fill(S43)																											
S27S5101	Slopeworks Cut(S42)		100%	60	28-Dec-10 A	11-Mar-11 A	Slopeworks Cut(S42)																											
S27S5102	Slopeworks Fill(S43)		100%	60	26-Oct-11 A	06-Jan-12 A	Slopeworks Fill(S43)																											
S27S5110	Slopeworks Cut(S37)		100%	0	02-Feb-11 A	02-Feb-11 A	Slopeworks Cut(S37)																											
S27S5111	Slopeworks Cut(S37) - Stage 1, +40mPD		100%	62	18-Nov-10 A	01-Feb-11 A	Slopeworks Cut(S37) - Stage 1, +40mPD																											
S27S5112	Slopeworks Cut(S37) - Stage 2, +33.8mPD		100%	62	30-Jan-12 A	19-Apr-12 A	Slopeworks Cut(S37) - Stage 2, +33.8mPD																											
S27S5120	Slopeworks Fill(S38)(Including removal of existing retaining wall)		100%	96	13-Apr-12 A	21-Aug-12 A	Slopeworks Fill(S38)(Including removal of existing retaining wall)																											
S27S5121	Slopeworks Fill(S38) : Removal of existing retaining wall		100%	24	13-Apr-12 A	19-May-12 A	Slopeworks Fill(S38) : Removal of existing retaining wall																											
S27S5122	Slopeworks Fill(S38) - Stage 1, +32mPD		100%	24	26-May-12 A	08-Jun-12 A	Slopeworks Fill(S38) - Stage 1, +32mPD																											
S27S5123	Slopeworks Fill(S38) - Stage 2, +34mPD		100%	24	11-Jun-12 A	11-Jul-12 A	Slopeworks Fill(S38) - Stage 2, +34mPD																											
S27S5124	Slopeworks Fill(S38) - Stage 3, formation level		100%	24	11-Jul-12 A	21-Aug-12 A	Slopeworks Fill(S38) - Stage 3, formation level																											
S27S5130	Slopeworks Cut(S39)		100%	138	19-Jun-10 A	23-Feb-11 A	Slopeworks Cut(S39)																											
S27S5131	Slopeworks Cut(S39) - Stage 1, +37mPD		100%	46	19-Jun-10 A	12-Aug-10 A	Slopeworks Cut(S39) - Stage 1, +37mPD																											
S27S5132	Slopeworks Cut(S39) - Stage 2, +35mPD		100%	46	13-Aug-10 A	07-Oct-10 A	Slopeworks Cut(S39) - Stage 2, +35mPD																											
S27S5133	Slopeworks Cut(S39) - Stage 3, formation level		100%	46	28-Dec-10 A	23-Feb-11 A	Slopeworks Cut(S39) - Stage 3, formation level																											
S27S5150	Slope Reinstatement Works (S42)	-31	97%	40	06-Sep-13 A	28-Jan-14	Slope Reinstatement Works (S42)																											
<b>Landscaping</b>																																		





Activity ID	Activity Name	Total Float	Activity % Complete	Original Duration	Start	Finish	2010												2011				2012				2013				2014					
							Q1			Q2			Q3			Q4			Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3							
							1	2	3	4	5	6	7	8	9	10	11	12	1	2	3	4	5	6	7	8	9	10	11	12	1	2	3	4	5	6
S28N0000	Site Clearance/Access Rd		100%	239	26-Feb-10 A	19-Feb-11 A	Site Clearance/Access Rd																													
S28N0010	Site Clearance (ch 4830-5250)		100%	75	26-Feb-10 A	05-Jun-10 A	Site Clearance (ch 4830-5250)																													
S28N0020	Site Clearance (ch 5250-5700)		100%	75	17-Apr-10 A	23-Jul-10 A	Site Clearance (ch 5250-5700)																													
S28N0110	Access Rd (ch 4830-5250)		100%	75	30-Jun-10 A	04-Oct-10 A	Access Rd (ch 4830-5250)																													
S28N0120	Access Rd (ch 5250-5700)		100%	75	09-Sep-10 A	19-Feb-11 A	Access Rd (ch 5250-5700)																													
<b>Slopeworks</b>																																				
S28N5000	Slopeworks Fill S44		100%	36	28-Dec-11 A	11-Feb-12 A	Slopeworks Fill S44																													
S28N5010	Slopeworks Fill S45	-21	0%	40	27-Jan-14	17-Mar-14	Slopeworks Fill S45																													
<b>Construction of Retaining Wall</b>																																				
<b>Retaining Wall W72B (CSD 1)</b>																																				
S28N2010	Prepare Piling Platform for W72B		100%	13	14-Sep-10 A	29-Sep-10 A	Prepare Piling Platform for W72B																													
S28N2020	Pre-drilling for W72B		100%	13	14-Sep-10 A	29-Sep-10 A	Pre-drilling for W72B																													
S28N2040	Piling works		100%	24	01-Mar-11 A	21-Mar-11 A	Piling works																													
S28N2050	Capping/Walling for W72B		100%	50	26-May-11 A	25-Jul-11 A	Capping/Walling for W72B																													
S28N2051	Pile Cap for W72B		100%	30	26-May-11 A	09-Jun-11 A	Pile Cap for W72B																													
S28N2052	Walling for W72B		100%	75	21-Jun-11 A	17-Sep-11 A	Walling for W72B																													
S28N2060	Backfilling		100%	68	26-Sep-11 A	15-Dec-11 A	Backfilling																													
<b>Retaining Wall W73 (CSD 1)</b>																																				
S28N2071	Excavation & ELS		100%	24	14-Sep-10 A	13-Oct-10 A	Excavation & ELS																													
S28N2072	W73 wall Structure (7 bays)		100%	45	01-Mar-11 A	20-Apr-11 A	W73 wall Structure (7 bays)																													
S28N2073	Base Slab W73		100%	24	01-Mar-11 A	28-Mar-11 A	Base Slab W73																													
S28N2074	Wall Stem & W73		100%	24	25-Mar-11 A	20-Apr-11 A	Wall Stem & W73																													
S28N2080	Backfill		100%	75	09-Jul-11 A	24-Dec-11 A	Backfill																													
<b>Retaining Wall for Accom. Underpass Extn. (CSD 1)</b>																																				
S28N230	Pre-drilling for Accommodation Underpass Extension		100%	30	30-Jun-10 A	04-Aug-10 A	Pre-drilling for Accommodation Underpass Extension																													
S28N240	Prepare Piling Platform for Accom. Underpass Extn		100%	30	30-Jun-10 A	04-Aug-10 A	Prepare Piling Platform for Accom. Underpass Extn																													
S28N250	Piling works		100%	45	01-Mar-11 A	25-Mar-11 A	Piling works																													
S28N260	Capping/Walling (incl. VO71: Details of typical section for slip road R verge at AUE wall)		100%	54	26-Mar-11 A	03-Jun-11 A	Capping/Walling (incl. VO71: Details of typical section for slip road R verge at AUE wall)																													
S28N270	Capping (AUE)		100%	45	26-Mar-11 A	25-May-11 A	Capping (AUE)																													
S28N280	Walling (AUE)		100%	55	26-May-11 A	30-Jul-11 A	Walling (AUE)																													
S28N290	Backfilling		100%	62	26-Sep-11 A	17-Dec-11 A	Backfilling																													
<b>Retaining Wall W74</b>																																				
S28N2105	Liasion with location resident for slip road diversion		100%	75	26-Feb-10 A	05-Jun-10 A	Liasion with location resident for slip road diversion																													
S28N2115	Utilities Diversion		100%	60	07-Jun-10 A	17-Aug-10 A	Utilities Diversion																													
S28N2120	Temporary road and pedestrian diversion		100%	60	18-Aug-10 A	29-Oct-10 A	Temporary road and pedestrian diversion																													
S28N2125	Pre-drilling for Piles		100%	15	21-Oct-10 A	19-Nov-10 A	Pre-drilling for Piles																													
S28N2130	Confirmation of Founding Level		100%	19	26-Mar-11 A	18-Apr-11 A	Confirmation of Founding Level																													
S28N2134	Falsework removal beteew NLK deck P7 -P8		100%	26	07-Jan-13 A	01-Feb-13 A	Falsework removal beteew NLK deck P7 -P8																													
S28N2135	Piling work for W74 (Stage 1: Bay1 - 3)		100%	75	21-Feb-13 A	22-Apr-13 A	Piling work for W74 (Stage 1: Bay1 - 3)																													
S28N2140	Temporary Work for Excavation (Stage 1: Bay1 - 3)		100%	20	27-Jun-12 A	31-Jul-12 A	Temporary Work for Excavation (Stage 1: Bay1 - 3)																													
S28N2145	Excavation and Tie Back to Formation Level (Stage 1: Bay1 - 3)		100%	18	18-Jul-12 A	31-Jul-12 A	Excavation and Tie Back to Formation Level (Stage 1: Bay1 - 3)																													
S28N2150	Pile Head Trimming and bearing plate (Stage 1: Bay1 - 3)		100%	14	27-May-13 A	11-Jun-13 A	Pile Head Trimming and bearing plate (Stage 1: Bay1 - 3)																													
S28N2155	Retaining Wall Construction (Stage 1: Bay1 - 3)		100%	45	11-Jun-13 A	07-Oct-13 A	Retaining Wall Construction (Stage 1: Bay1 - 3)																													
S28N2156	Base Slab (W74) (Bay 1 - 3)		100%	30	25-May-13 A	27-Jul-13 A	Base Slab (W74) (Bay 1 - 3)																													
S28N2158	Wall Stem (W74) (Bay 1 - 3)		100%	30	23-Jul-13 A	07-Oct-13 A	Wall Stem (W74) (Bay 1 - 3)																													
S28N2160	Retaining Wall Construction (Stage 2: Bay 4 - 9)	-18	91.34%	202	23-Apr-13 A	19-Feb-14	Retaining Wall Construction (Stage 2: Bay 4 - 9)																													
S28N2161	Falsework removal bewteen NLK deck P8 - P9		100%	26	23-Apr-13 A	20-Jul-13 A	Falsework removal bewteen NLK deck P8 - P9																													
S28N2162	Piling work for W74 (Stage 2: Bay 4 - 9)		100%	50	24-Jun-13 A	22-Oct-13 A	Piling work for W74 (Stage 2: Bay 4 - 9)																													







Activity ID	Activity Name	Total Float	Activity % Complete	Original Duration	Start	Finish	2010												2011				2012				2013				2014		
							Q1			Q2			Q3			Q4			Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3				
							1	2	3	4	5	6	7	8	9	10	11	12	1	2	3	4	5	6	7	8	9	10	11	12	1	2	3
S28S0020	Access Rd		100%	75	27-Jul-10 A	01-Feb-11 A	Access Rd																										
<b>Roadworks, Drainage &amp; Utilities</b>																																	
S28S4010	Roadworks, Drainages & Utilities (CH4820 - Ch5700)(incl. VO20: Revised Fire mains alignment plan)	6	97.25%	454	11-May-12 A	13-Feb-14	Roadworks,																										
S28S4012	Removal of existing paving - Stage 1 (CH5300 - 5700 & Slip Road W)		100%	75	11-May-12 A	08-Jun-13 A	Removal of existing paving - S																										
S28S4016	Utilities - Stage 1		100%	75	11-May-12 A	08-Feb-13 A	Utilities - Stage 1																										
S28S4020	Road and Drainages Works - Stage 1 (incl.VO 75 Modification of existing SAV Chamber)		100%	75	11-May-12 A	25-Jun-13 A	Road and Drainages Works																										
S28S4021	Road Surface and Roadmark - Stage 1 (Slow Lane)		100%	30	18-Mar-13 A	18-Jul-13 A	Road Surface and Roadma																										
S28S4025	Removal of existing paving - Stage 2 (CH5300 - 5700 & Slip Road W)		100%	30	19-Jul-13 A	02-Aug-13 A	Removal of existing paving																										
S28S4027	Utilities - Stage 2 (CH5300 - 5700) (incl. VO 77 Provision of cable duct for power supply)		100%	30	03-Aug-13 A	12-Aug-13 A	Utilities - Stage 2 (CH530																										
S28S4029	Road and Drainages Works - Stage 2		100%	30	03-Aug-13 A	12-Aug-13 A	Road and Drainages Wor																										
S28S4031	Road Surface and Roadmark - Stage 2 (Fast Lane)	6	85%	30	13-Aug-13 A	04-Feb-14	Road Surface																										
S28S4085	Remaining Road Works at Slip Road W	6	80%	40	27-Aug-13 A	13-Feb-14	Remaining R																										
<b>Noise Barriers 44 &amp; Road Barriers</b>																																	
<b>Noise Barrier NB44</b>																																	
S28S2000	Excavation for NB44		100%	219	25-Aug-10 A	24-May-11 A	Excavation for NB44																										
S28S2010	Excavation for NB44 (Bay1 & Bay2)		100%	44	25-Aug-10 A	18-Oct-10 A	Excavation for NB44 (Bay1 & Bay2)																										
S28S2020	Excavation for NB44 (Bay3 & Bay4)		100%	44	19-Oct-10 A	08-Dec-10 A	Excavation for NB44 (Bay3 & Bay4)																										
S28S2030	Excavation for NB44 (Bay5 & Bay6)		100%	44	26-Apr-11 A	26-May-11 A	Excavation for NB44 (Bay5 & Bay6)																										
S28S2040	Excavation for NB44 (Bay7 & Bay8)		100%	36	26-Aug-11 A	10-Oct-11 A	Excavation for NB44 (Bay7 & Bay8)																										
S28S2050	Excavation for NB44 (Bay9 & Bay10)		100%	43	14-Oct-11 A	03-Dec-11 A	Excavation for NB44 (Bay9 & Bay10)																										
S28S2060	Noise Barrier Footing Construction for NB44 (incl. VO 46: Modification of Noise Barrier Footing for NB44)		100%	282	26-Mar-11 A	20-Dec-11 A	Noise Barrier Footing Construction for NB44 (incl. VO 46: Modificatio																										
S28S2070	Noise Barrier Footing Construction for NB44 (Bay 1)		100%	32	26-Mar-11 A	15-Apr-11 A	Noise Barrier Footing Construction for NB44 (Bay 1)																										
S28S2080	Noise Barrier Footing Construction for NB44 (Bay 2)		100%	32	06-Apr-11 A	21-Apr-11 A	Noise Barrier Footing Construction for NB44 (Bay 2)																										
S28S2090	Noise Barrier Footing Construction for NB44 (Bay 3)		100%	32	26-May-11 A	04-Jun-11 A	Noise Barrier Footing Construction for NB44 (Bay 3)																										
S28S2100	Noise Barrier Footing Construction for NB44 (Bay 4)		100%	30	26-Apr-11 A	26-May-11 A	Noise Barrier Footing Construction for NB44 (Bay 4)																										
S28S2110	Noise Barrier Footing Construction for NB44 (Bay 5)		100%	24	26-Sep-11 A	25-Oct-11 A	Noise Barrier Footing Construction for NB44 (Bay 5)																										
S28S2120	Noise Barrier Footing Construction for NB44 (Bay 6)		100%	24	26-Oct-11 A	22-Nov-11 A	Noise Barrier Footing Construction for NB44 (Bay 6)																										
S28S2130	Noise Barrier Footing Construction for NB44 (Bay 7)		100%	24	23-Nov-11 A	20-Dec-11 A	Noise Barrier Footing Construction for NB44 (Bay 7)																										
S28S2140	Noise Barrier Footing Construction for NB44 (Bay 8)		100%	24	23-Nov-11 A	20-Dec-11 A	Noise Barrier Footing Construction for NB44 (Bay 8)																										
S28S2150	Noise Barrier Footing Construction for NB44 (Bay 9)		100%	23	23-Nov-11 A	20-Dec-11 A	Noise Barrier Footing Construction for NB44 (Bay 9)																										
S28S2160	Noise Barrier Footing Construction for NB44 (Bay 10)		100%	18	23-Nov-11 A	20-Dec-11 A	Noise Barrier Footing Construction for NB44 (Bay 10)																										
S28S2170	Remaining NB44 installation of panel		100%	7	27-Aug-13 A	26-Sep-13 A	Remaining NB44 insta																										
<b>Traffic Control &amp; Survelance System</b>																																	
S28S4800	TCSS	-5	81.5%	130	28-Feb-13 A	26-Feb-14	TCSS																										
S28S4810	TCSS - Stage 1 (ch4820 - ch5520)	-5	80%	24	28-Feb-13 A	04-Feb-14	TCSS - Stag																										
S28S4850	TCSS - Stage 5 (ch5520 - ch5640), (Gantry G56) (incl. VO73 Revised Sign Gantry Details)	-5	20%	24	27-Nov-13 A	26-Feb-14	TCSS - Sta																										
<b>Modification of Existing Bridge</b>																																	
S28S1200	Modification of Lam Kam Rd. Flyover	-21	79.23%	119	26-Aug-13 A	27-Feb-14	Modification																										
S28S1240	Diversion for modification kerb and road reconstruction (N/B)	-21	95%	43	26-Aug-13 A	29-Jan-14	Diversion for																										
S28S1250	Removal central barrier and road construction	-21	85%	40	26-Sep-13 A	08-Feb-14	Removal cer																										
S28S1260	Diversion for modification kerb and road reconstruction (S/B)	-21	45%	30	02-Dec-13 A	27-Feb-14	Diversion fo																										
<b>Road Construction and Road Resurfacing</b>																																	
S28S4960	Road Construction and Resurfacing S/B for SA28	6	85%	60	26-Sep-13 A	14-Feb-14	Road Const																										
<b>Site Area SA29</b>																																	
PHSA2920	Possession of SA29 (Day270)		100%	0	27-Jul-10 A		◇ Possession of SA29 (Day270)																										

Activity ID	Activity Name	Total Float	Activity % Complete	Original Duration	Start	Finish	2010												2011				2012				2013				2014		
							Q1			Q2			Q3			Q4			Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3				
							1	2	3	4	5	6	7	8	9	10	11	12	1	2	3	4	5	6	7	8	9	10	11	12	1	2	3
SA290000	Site Area SA29 Works Period (incl. VO002 & VO0011: Fencing details along site boundaries SA 29)	148	99.63%	946	27-Jul-10 A	30-Jan-14																											
SA290010	Site Area SA29 Works Completion	148	0%	0		30-Jan-14																											
SA290020	Temporary Traffic Arrangement (Detail shall refer to supplementary information)	118	99.54%	764	27-Jul-10 A	30-Jan-14																											
SA290030	Overall Utilities Diversion (Detail shall refer to supplementary information)	118	99.54%	764	27-Jul-10 A	30-Jan-14																											
<b>North Bound</b>																																	
<b>Preliminaries</b>																																	
S29N0000	Site Clearance/Access Rd		100%	60	26-Jan-11 A	09-Apr-11 A																											
<b>Roadworks, Drainage &amp; Utilities</b>																																	
S29N4010	Roadworks, Realignment of Tai Wo Service Rd. West (NB42)		100%	58	13-Apr-12 A	21-Jan-13 A																											
S29N4020	Roadworks, Realignment of Tai Wo Service Rd. West (exclude NB42)		100%	38	15-Jan-13 A	28-Mar-13 A																											
S29N4100	Gravity Sewer Line (4 sections) (incl. VO 8 & VO 35: Revised layout of Southern Trunk Sewer & Manhole Schedule)		100%	111	03-Jan-11 A	15-Dec-12 A																											
S29N4110	Gravity Sewer Line - Stage 1 (STS10.30-80)		100%	60	03-Jan-11 A	31-Mar-12 A																											
S29N4120	Gravity Sewer Line - Stage 2 (STS10.10-30)		100%	60	01-Apr-11 A	30-Jul-11 A																											
S29N4130	Gravity Sewer Line - Stage 2 (STS10.80-105)		100%	63	28-May-11 A	15-Dec-12 A																											
<b>Noise Barriers &amp; Road Barriers</b>																																	
<b>Noise Barrier NB42 on Mini-Piles (AD)</b>																																	
S29N2000	WSD/DSD/HKCG/PCCW/HGC/CATV/NWT/HKBN/TGT/CLP Diversion		100%	72	11-Apr-11 A	11-Jul-11 A																											
S29N2020	Footing for NB42 (Bay1 - Bay9) (incl. VO 7: Construction of modified noise barrier foundation for NB42)		100%	110	06-Dec-10 A	05-Jul-11 A																											
S29N2030	Footing for NB42 (Bay1 - Bay5)		100%	60	06-Dec-10 A	05-Jul-11 A																											
S29N2040	Footing for NB42 (Bay6 - Bay9)		100%	50	06-Dec-10 A	05-Jul-11 A																											
S29N3000	Construct Noise Barrier & Beam Barrier (incl. VO 23. Provision of Drainage at Noise Barrier 42)		100%	60	26-Sep-11 A	01-Aug-12 A																											
<b>Landscaping</b>																																	
S29N6000	Landscaping Works (Near NB43)		100%	50	27-Jun-13 A	26-Sep-13 A																											
<b>Site Area SA32</b>																																	
PHSA3210	Possession of SA32 (Day365)		100%	0	25-Feb-11 A																												
SA320000	Site Area SA32 Works Period		100%	265	26-Feb-11 A	17-Nov-11 A																											
SA320010	Site Area SA32 Works Completion	-46	0%	0		07-Apr-14																											
<b>General</b>																																	
S32G0000	Site Clearance/TTM		100%	72	26-Mar-11 A	25-Jun-11 A																											
S32G4005	Application XP for Construct Roadside Fully Variable Message Sign	-38	90%	60	11-Mar-13 A	05-Feb-14																											
S32G4015	Construct Roadside Fully Variable Message Sign (RFVMS3)(include duct, footing and column)	-38	15%	30	26-Sep-13 A	07-Mar-14																											
S32G4025	Construct Roadside Fully Variable Message Sign (RFVMS2)(include duct, footing and column)	-38	15%	30	26-Sep-13 A	07-Mar-14																											
S32G4035	Construct Roadside Fully Variable Message Sign (RFVMS1)(include duct, footing and column)	-38	15%	30	26-Sep-13 A	07-Apr-14																											
S32G4045	Construct Roadside Fully Variable Message Sign (TP04)(include duct, footing and column)	-38	15%	30	26-Sep-13 A	07-Apr-14																											
S32G4060	VO 13: Relocation of existing Directional Signs in the Vicinity of Lam Kam Road Interchange		100%	10	27-Apr-11 A	11-Sep-12 A																											
<b>Construction of New Lam Kam Road</b>																																	
<b>Substructure and Pier Construction</b>																																	
<b>South Ramp</b>																																	
S28N1213	Temporary Work for Excavation		100%	15	27-Jul-12 A	13-Aug-12 A																											
S28N1214	Excavation		100%	20	23-Jul-12 A	08-Aug-12 A																											
S28N1215	Construction of South Ramp (incl. VO72: revised North & South Ramps Retaining Wall)		100%	145	23-Jul-12 A	26-Jan-13 A																											
S28N1216	Base Slab		100%	60	23-Jul-12 A	19-Oct-12 A																											
S28N1217	Wing Wall		100%	75	24-Sep-12 A	31-Dec-12 A																											
S28N1227	Backfilling to South Ramp		100%	40	28-Dec-12 A	25-Jan-13 A																											





Activity ID	Activity Name	Total Float	Activity % Complete	Original Duration	Start	Finish	2010				2011				2012				2013				2014		
							Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3
							1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3
S28N1390	Pile Cap Construction (incl. VO29: revised piling details)		100%	12	12-Jul-12 A	01-Aug-12 A																			
S28N1391	Backfilling		100%	12	28-Jul-12 A	14-Sep-12 A																			
S28N1392	Pier Construction		100%	40	15-Sep-12 A	18-Oct-12 A																			
<b>Pier NLKP10</b>																									
S28N1401	132 kv Cable Diversion		100%	75	26-Oct-11 A	27-Jan-12 A																			
S28N1402	Existing Water main Diversion		100%	50	23-Apr-12 A	16-Aug-12 A																			
S28N1405	Piling Work (17shp)		100%	60	23-Jul-12 A	19-Sep-12 A																			
S28N1409	Pile Cap construction (incl. VO29: revised piling details)		100%	25	03-Oct-12 A	01-Dec-12 A																			
S28N1411	Pier Construction		100%	25	11-Dec-12 A	29-Dec-12 A																			
<b>North Abutment</b>																									
S28N1422	Existing Water Main Utilities Diversion		100%	30	09-Jul-12 A	30-Aug-12 A																			
S28N1426	Piling Work (24shp)		100%	60	20-Sep-12 A	12-Nov-12 A																			
S28N1428	Pile Cap Construction (incl. VO29: revised piling details)		100%	30	26-Nov-12 A	02-Jan-13 A																			
S28N1430	Abutment		100%	30	05-Jan-13 A	24-Jan-13 A																			
S28N1580	Backfilling		100%	20	20-May-13 A	31-May-13 A																			
<b>North Ramp</b>																									
S28N1434	COD: RFI 399 HP Gas Main Clashing with abutment (incl. trail pit excavation)		100%	50	19-Sep-12 A	31-Dec-12 A																			
S28N1435	Construction of North Ramp (incl. VO72: revised North & South Ramps Retaining Wall)		100%	148	06-Nov-12 A	08-May-13 A																			
S28N1436	Temporary Work for Excavation		100%	24	06-Nov-12 A	26-Jan-13 A																			
S28N1437	Excavation		100%	22	22-Nov-12 A	06-Feb-13 A																			
S28N1438	Base Slab		100%	14	31-Dec-12 A	05-Mar-13 A																			
S28N1439	Wing Wall		100%	48	01-Feb-13 A	08-May-13 A																			
S28N1449	Backfilling		100%	20	06-May-13 A	07-Jun-13 A																			
<b>Decking and Finishing</b>																									
S28N1440	Decking (Bearing, Drainage & MJ included) (incl. VO 40: NLK - Revised Drainage Arrangement for Bridge Deck)		100%	559	27-Jun-11 A	14-May-13 A																			
S28N1450	NLK Deck; P4 - P5		100%	75	27-Jun-11 A	23-Sep-11 A																			
S28N1460	NLK Deck; P3 - P4		100%	75	26-Oct-11 A	27-Jan-12 A																			
S28N1470	NLK Deck; P2 - P3		100%	72	11-May-12 A	16-Aug-12 A																			
S28N1475	Falsework erection of deck: P1 - P2		100%	50	29-Sep-12 A	21-Dec-12 A																			
S28N1480	NLK Deck; P1 - P2		100%	62	06-Nov-12 A	30-Jan-13 A																			
S28N1484	Falsework dismantling of deck: P1 - P2		100%	18	21-Mar-13 A	30-Apr-13 A																			
S28N1485	Falsework erection of deck: South Abutment - P1		100%	25	10-Dec-12 A	30-Jan-13 A																			
S28N1490	NLK Deck; South Abutment - P1		100%	60	03-Jan-13 A	18-Mar-13 A																			
S28N1495	Falsework dismantling of deck: South Abutment - P1		100%	18	15-Apr-13 A	11-May-13 A																			
S28N1500	NLK Deck; P5 - P6		100%	75	26-Nov-11 A	04-Jun-12 A																			
S28N1510	NLK Deck; P6 - P7		100%	75	16-Jun-12 A	06-Oct-12 A																			
S28N1520	NLK Deck; P7 - P8		100%	75	03-Sep-12 A	22-Dec-12 A																			
S28N1524	Falsework dismantling of deck: P7 - P8		100%	26	07-Jan-13 A	01-Feb-13 A																			
S28N1525	Falsework erection of deck: P8 - P9		100%	18	29-Oct-12 A	29-Jan-13 A																			
S28N1530	NLK Deck; P8 - P9		100%	75	20-Dec-12 A	29-Mar-13 A																			
S28N1534	Falsework dismantling of deck: P8 - P9		100%	26	23-Apr-13 A	20-Jul-13 A																			
S28N1535	Falsework erection of deck: P9 - P10		100%	34	10-Dec-12 A	23-Jan-13 A																			
S28N1540	NLK Deck; P9 - P10		100%	65	18-Jan-13 A	25-Apr-13 A																			
S28N1544	Falsework dismantling of deck: P9 - P10		100%	18	20-May-13 A	30-Nov-13 A																			
S28N1545	Falsework erection of deck: P10 - North Abutment		100%	18	17-Jan-13 A	21-Feb-13 A																			
S28N1550	NLK Deck; P10 - North Abutment		100%	55	21-Feb-13 A	14-May-13 A																			
S28N1554	Falsework dismantling of deck: P10 - North Abutment		100%	18	20-May-13 A	08-Jun-13 A																			







Activity ID	Activity Name	Total Float	Activity % Complete	Original Duration	Start	Finish	2010												2011				2012				2013				2014											
							Q1			Q2			Q3			Q4			Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3													
							1	2	3	4	5	6	7	8	9	10	11	12	1	2	3	4	5	6	7	8	9	10	11	12	1	2	3	4	5	6	7	8	9	10	11	12
S41G040	Construction of Mulching Production Yard		100%	60	06-Aug-10 A	18-Oct-10 A	Construction of Mulching Production Yard																																			
S41G050	Temp Warehouse, Fabrication & Equip Yard (Site allocated for period till 8 May 2012) : Expected production = 900m3	151	100%	1260	13-Sep-10 A	27-Jan-14	Temp Warehouse																																			
S41G060	Mulching Production Phase 1 (45m3)		100%	63	13-Sep-10 A	09-Oct-10 A	Mulching Production Phase 1 (45m3)																																			
S41G070	Mulching Production Phase 2 (45m3) (incl. VO16, VO 18)		100%	63	21-Dec-10 A	21-Feb-11 A	Mulching Production Phase 2 (45m3) (incl. VO16, VO 18)																																			
S41G080	Mulching Production Phase 3 (45m3)		100%	63	20-Feb-11 A	24-Apr-11 A	Mulching Production Phase 3 (45m3)																																			
S41G090	Mulching Production Phase 4 (45m3)		100%	63	24-Apr-11 A	26-Jun-11 A	Mulching Production Phase 4 (45m3)																																			
S41G100	Mulching Production Phase 5 (45m3)		100%	63	27-Jun-11 A	28-Aug-11 A	Mulching Production Phase 5 (45m3)																																			
S41G110	Mulching Production Phase 6 (45m3)		100%	63	29-Aug-11 A	30-Oct-11 A	Mulching Production Phase 6 (45m3)																																			
S41G120	Mulching Production Phase 7 (45m3)		100%	63	31-Oct-11 A	01-Jan-12 A	Mulching Production Phase 7 (45m3)																																			
S41G130	Mulching Production Phase 8 (45m3)		100%	63	02-Jan-12 A	31-Mar-12 A	Mulching Production Phase 8 (45m3)																																			
S41G140	Mulching Production Phase 9 (45m3)		100%	63	02-Apr-12 A	31-Dec-12 A	Mulching Production Phase 9 (45m3)																																			
S41G260	Dismantle of Mulching Production Yard	-61	0%	68	17-Jun-14	05-Sep-14																																				
S41G270	Dismantle of Mulching Production Yard : Removing Mulching Office	-61	0%	48	17-Jun-14	13-Aug-14																																				
S41G280	Dismantle of Mulching Production Yard : Removing Security Fence and Security Device	-61	0%	20	13-Aug-14	05-Sep-14																																				
<b>Section 8</b>																																										
<b>Establishment Works</b>																																										
S21G8000	SA21 Establishment Works	-214	0%	365	27-Jan-14	26-Jan-15																																				
<b>Section 9</b>																																										
<b>Establishment Works</b>																																										
S22G8000	SA22 Establishment Works	-214	0%	365	27-Jan-14	26-Jan-15																																				
S23G8000	SA23 Establishment Works	-214	0%	365	27-Jan-14	26-Jan-15																																				
S24G8000	SA24 Establishment Works	-214	0%	365	27-Jan-14	26-Jan-15																																				
S25G8000	SA25 Establishment Works	-214	0%	365	27-Jan-14	26-Jan-15																																				
S26G8000	SA26 Establishment Works	-214	0%	365	27-Jan-14	26-Jan-15																																				
<b>Section 10</b>																																										
<b>Establishment Works</b>																																										
S26AG800	SA26A Establishment Works	-214	0%	365	27-Jan-14	26-Jan-15																																				
S27G8000	SA27 Establishment Works	-214	0%	365	27-Jan-14	26-Jan-15																																				
<b>Section 11</b>																																										
<b>Establishment Works</b>																																										
S28G8000	SA28 Establishment Works	-214	0%	365	27-Jan-14	26-Jan-15																																				
S29G8000	SA29 Establishment Works	-214	0%	365	27-Jan-14	26-Jan-15																																				
<b>Section 12</b>																																										
<b>Establishment Works</b>																																										
S30AG800	SA30A Establishment Works	-214	0%	365	27-Jan-14	26-Jan-15																																				
S30G8000	SA30 Establishment Works	-214	0%	365	27-Jan-14	26-Jan-15																																				
<b>Section 13</b>																																										
<b>Establishment Works</b>																																										
S30AG810	Remainder of Establishment Works (Exclude Section 8 to 12)	-214	0%	365	27-Jan-14	26-Jan-15																																				
<b>Section 14</b>																																										
<b>Route Network Maintenance (Subject to the the Engineer's Instruction)</b>																																										
S21G7000	Tentative Start Date for SA21 Route Maintenance Works		100%	0	17-Sep-10 A		◆ Tentative Start Date for SA21 Route Maintenance Works																																			
S22G7000	Tentative Start Date for SA22 Route Maintenance Works		100%	0	26-Feb-10 A		◆ Tentative Start Date for SA22 Route Maintenance Works																																			
S23G7000	Tentative Start Date for SA23 Route Maintenance Works		100%	0	25-Aug-10 A		◆ Tentative Start Date for SA23 Route Maintenance Works																																			
S24G7000	Tentative Start Date for SA24 Route Maintenance Works		100%	0	25-Aug-10 A		◆ Tentative Start Date for SA24 Route Maintenance Works																																			

Activity ID	Activity Name	Total Float	Activity % Complete	Original Duration	Start	Finish	2010												2011				2012				2013				2014			
							Q1			Q2			Q3			Q4			Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3					
							1	2	3	4	5	6	7	8	9	10	11	12	1	2	3	4	5	6	7	8	9	10	11	12	1	2	3	4
S25G7000	Tentative Start Date for SA25 Route Maintenance Works		100%	0	20-Oct-10 A		◆ Tentative Start Date for SA25 Route Maintenance Works																											
S26AG700	Tentative Start Date for SA26A Route Maintenance Works		100%	0	26-Feb-10 A		◆ Tentative Start Date for SA26A Route Maintenance Works																											
S26G7000	Tentative Start Date for SA26 Route Maintenance Works		100%	0	26-Feb-10 A		◆ Tentative Start Date for SA26 Route Maintenance Works																											
S27G7000	Tentative Start Date for SA27 Route Maintenance Works		100%	0	27-May-10 A		◆ Tentative Start Date for SA27 Route Maintenance Works																											
S28G7000	Tentative Start Date for SA28 Route Maintenance Works		100%	0	26-Feb-10 A		◆ Tentative Start Date for SA28 Route Maintenance Works																											
S29G7000	Tentative Start Date for SA29 Route Maintenance Works		100%	0	20-Oct-10 A		◆ Tentative Start Date for SA29 Route Maintenance Works																											
S30AG700	Tentative Start Date for SA30A Route Maintenance Works		100%	0	25-Aug-10 A		◆ Tentative Start Date for SA30A Route Maintenance Works																											
S30G7000	Tentative Start Date for SA30 Route Maintenance Works		100%	0	26-Feb-10 A		◆ Tentative Start Date for SA30 Route Maintenance Works																											
S31G7000	Tentative Start Date for SA31 Route Maintenance Works		100%	0	26-Feb-10 A		◆ Tentative Start Date for SA31 Route Maintenance Works																											
<b>Section 17 (Subject to Excision and Instruct by Engineer within 819 days)</b>																																		
<b>General</b>																																		
SC150025	Validity Period		100%	819	25-Feb-10 A	31-Aug-13 A	Validity Period																											
SC150030	Latest Date for the Engineer to Issue EI		100%	0		31-Aug-13 A	◆ Latest Date for the Engineer to Issue EI																											
<b>Site Area SA28 &amp; SA30</b>																																		
PHSA2840	Possession of SA28 & SA30		100%	0	26-Feb-10 A		◆ Possession of SA28 & SA30																											
SA280005	Site Area SA28 Works Period		100%	0	24-May-12 A	31-Aug-13 A	Site Area SA28 Works Period																											
SA280020	Site Area SA28 & SA30 Works Completion		100%	0		31-Aug-13 A	◆ Site Area SA28 & SA30 Works Completion																											
<b>All Area</b>																																		
<b>Preliminaries</b>																																		
S28N1000	Site Clearance/TTM/Access Rd/Utility Diversion		100%	45	24-May-12 A	26-Sep-13 A	Site Clearance/TTM/Access Rd/Utility Diversion																											
<b>Site Area SA30A</b>																																		
PHSA30A5	Possession of SA30A		100%	0	27-Jul-10 A		◆ Possession of SA30A																											
SA30A005	Site Area SA30A Works Period		100%	155	23-May-12 A	31-Aug-13 A	Site Area SA30A Works Period																											
SA30A020	Site Area SA30A Works Completion		100%	0		31-Aug-13 A	◆ Site Area SA30A Works Completion																											
<b>North Bound</b>																																		
<b>Preliminaries</b>																																		
S30AN100	Site Clearance/TTM/Access Rd/Utility Diversion		100%	75	14-May-12 A	23-May-12 A	Site Clearance/TTM/Access Rd/Utility Diversion																											
<b>Roadworks, Drainage &amp; Utilities</b>																																		
S30AN415	Section 17 subject to Excision Works Instruction date (Trunk Sewer Line)		100%	245	23-May-12 A	20-Sep-13 A	Section 17 subject to Excision Works Instruction date (Trunk Sewer Line)																											
S30AN420	Issuing of latest design drawing		100%	75	24-May-12 A	05-Sep-12 A	Issuing of latest design drawing																											
S30AN430	Procurement & delivery of Trunk Sewer pipe (Stage 1)		100%	75	06-Sep-12 A	17-Sep-12 A	Procurement & delivery of Trunk Sewer pipe (Stage 1)																											
S30AN440	Design clarification period		100%	60	06-Sep-12 A	31-Jul-13 A	Design clarification period																											
S30AN450	Procurement & delivery of Trunk Sewer pipe (Stage 2)		100%	75	01-Nov-12 A	31-Jul-13 A	Procurement & delivery of Trunk Sewer pipe (Stage 2)																											
S30AN460	Underground Utilities cable detection before ELS works		100%	60	17-Aug-12 A	24-Aug-12 A	Underground Utilities cable detection before ELS works																											
S30AN470	Gravity Sewer Line STS10_170 to 160 (22m Long)		100%	90	05-Dec-12 A	06-Feb-13 A	Gravity Sewer Line STS10_170 to 160 (22m Long)																											
S30AN480	M/H 170 and M/H160 construction (6m depth)		100%	75	05-Dec-12 A	23-Jan-13 A	M/H 170 and M/H160 construction (6m depth)																											
S30AN490	Pipe laying and concrete surround works		100%	60	05-Dec-12 A	07-Jan-13 A	Pipe laying and concrete surround works																											
S30AN500	Backfilling (2 Layers + Temp fill)		100%	30	08-Jan-13 A	06-Feb-13 A	Backfilling (2 Layers + Temp fill)																											
S30AN510	Gravity Sewer Line STS10_160 to 150 (40m Long)		100%	95	27-Feb-13 A	23-Sep-13 A	Gravity Sewer Line STS10_160 to 150 (40m Long)																											
S30AN520	M/H150 construction (5m depth)		100%	40	27-Feb-13 A	16-Mar-13 A	M/H150 construction (5m depth)																											
S30AN530	Pipe laying and concrete surround works (Stage 1)		100%	25	18-Mar-13 A	30-Apr-13 A	Pipe laying and concrete surround works (Stage 1)																											
S30AN540	Construction of Temporary Access for Villager		100%	8	30-Apr-13 A	10-May-13 A	Construction of Temporary Access for Villager																											
S30AN550	Pipe Laying and concrete works (Stage 2)		100%	21	13-May-13 A	14-Sep-13 A	Pipe Laying and concrete works (Stage 2)																											
S30AN560	Backfilling (15 Layers)		100%	8	27-Jul-13 A	23-Sep-13 A	Backfilling (15 Layers)																											
S30AN570	Gravity Sewer Line STS10_120 to 130 (41m Long)		100%	120	17-Sep-12 A	03-Jan-13 A	Gravity Sewer Line STS10_120 to 130 (41m Long)																											
S30AN580	M/H 120 and M/H130 construction (3.5m & 4m depth)		100%	70	24-Sep-12 A	12-Oct-12 A	M/H 120 and M/H130 construction (3.5m & 4m depth)																											
S30AN585	Pipe Laying & concrete surround works		100%	30	14-Nov-12 A	20-Nov-12 A	Pipe Laying & concrete surround works																											



---

---

**APPENDIX C  
IMPLEMENTATION SCHEDULE OF  
ENVIRONMENTAL MITIGATION MEASURES  
(EMIS)**

---

---

## Appendix C - Implementation Schedule of Environmental Mitigation Measures (EMIS)

### Air Quality - Schedule of Recommended Mitigation Measures

Impact	Mitigation Measures	Timing	Implementation Status
Air Quality during Construction	• Restricting heights from which materials are dropped, as far as practicable to minimize the fugitive dust arising from unloading/loading.	During construction	V
	• All stockpiles of excavated materials or spoil of more than 50m <sup>3</sup> shall be enclosed, covered or dampened during dry or windy conditions.		V
	• Effective water sprays shall be used to control potential dust emission sources such as unpaved haul roads and active construction areas.		V
	• All spraying of materials and surfaces shall avoid excessive water usage.		V
	• Vehicles that have the potential to create dust while transporting materials shall be covered, with the cover properly secured and extended over the edges of the side and tail boards.		V
	• Materials shall be dampened, if necessary, before transportation.		V
	• Travelling speeds shall be controlled to reduce traffic induced dust dispersion and resuspension within the site from the operating haul trucks.		V
	• Vehicle washing facilities shall be provided to minimize the quantity of material deposited on public roads.		V

### Noise - Schedule of Recommended Mitigation Measures

Impact	Mitigation Measures	Timing	Implementation Status
Noise during Construction	• Use of silenced plant or plant equipped with mufflers or dampers in substitute of ordinary plant.	During construction	V
	• Reduce the number of equipment and their percentage on-time.		V
	• 3.5 m and 5.5 m high temporary noise barrier at culvert construction work area (Figure 2a of the Environmental Permit).		V
	• 3 m high temporary noise barrier along the northern edge of Bridge 12 at ground level (Figure 2b of the Environmental Permit).		V
	• 2 m high temporary noise barrier along the northern edge of Bridge 12 at bridge level (Figure 2b of the Environmental Permit).		In progress
	• 2.5 m high temporary noise barrier along TaiWo Service Road West (Figure 2c of the Environmental Permit).		V
	• 3.5m high temporary noise barrier along Tai Wo Services Road West near Tai Hang (Figure2c of the Environmental Permit).		In progress

Water Quality - Schedule of Recommended Mitigation Measures

Impact	Mitigation Measures	Timing	Implementation Status
Water quality during Construction	Demolition and reconstruction of bridges	During construction	
	<ul style="list-style-type: none"> <li>Prevent off-site migration through use of sheet piles.</li> </ul>		V
	<ul style="list-style-type: none"> <li>Minimize duration of works as far as practical.</li> </ul>		V
	<ul style="list-style-type: none"> <li>All sewer and drainage connections should be sealed to prevent debris, soil, sand, etc, from entering public sewers/drains.</li> </ul>		@
	<ul style="list-style-type: none"> <li>Site surface runoff should be settled to remove sand/silt before it is discharged into the existing storm drains.</li> </ul>		@
	River training works		
	<ul style="list-style-type: none"> <li>Inspection and testing of water quality in the nullah on the Tai Po River.</li> </ul>		N/A
	Road Widening Works and Earthworks		
	<ul style="list-style-type: none"> <li>Wastewater generated from any concrete batching washdown of equipment or similar activities should be discharged into foul sewers, after the removal of settable solids, and pH adjustment as necessary. All sewage discharges from the study area should meet the TM standards and approval from EPD through the licensing process is required.</li> </ul>		V
	<ul style="list-style-type: none"> <li>Sand traps, oil interceptors and other pollution prevention installations should be provided, properly cleaned and maintained.</li> </ul>		V
	<ul style="list-style-type: none"> <li>Runoff from exposed working areas, unfinished slopes and from unlined temporary channels should be directed to stilling basins and/or silt traps before discharging to the drainage outfalls.</li> </ul>		@
	<ul style="list-style-type: none"> <li>Regular inspections of stilling basins and/or silt traps are required to ensure that sediment is not conveyed into the existing drainage system.</li> </ul>		V
	<ul style="list-style-type: none"> <li>Open stockpiles should be covered with a tarpaulin cover.</li> </ul>		V
	<ul style="list-style-type: none"> <li>During the wet season, any exposed top soils should be covered with a tarpaulin, shotcreted or hydroseeded.</li> </ul>		V
	<ul style="list-style-type: none"> <li>Sand and silt from wash-water from vehicle washing should be settled out before discharging into storm drains.</li> </ul>		V
<ul style="list-style-type: none"> <li>Fuels should be stored in bunded areas such that spillage can be easily collected.</li> </ul>	V		

Waste - Schedule of Recommended Mitigation Measures

Impact	Mitigation Measures	Timing	Implementation Status
Waste Management during Construction	General Waste	During construction	
	<ul style="list-style-type: none"> <li>Transport of wastes off site as soon as possible.</li> </ul>		V
	<ul style="list-style-type: none"> <li>Maintenance of accurate waste records</li> </ul>		V
	<ul style="list-style-type: none"> <li>Minimization of waste generation for disposal (via reduction/recycling/re-use).</li> </ul>		V
	<ul style="list-style-type: none"> <li>No on-site burning will be permitted.</li> </ul>		V
	<ul style="list-style-type: none"> <li>Use of re-useable metal hoardings/signboards.</li> </ul>		V
	Vegetation from site clearance		
	<ul style="list-style-type: none"> <li>Segregation of materials to facilitate disposal.</li> </ul>		V
	<ul style="list-style-type: none"> <li>Mulching to reduce bulk and where possible review opportunities for the possible beneficial use within landscaping areas.</li> </ul>		V
	Demolition Wastes		
	<ul style="list-style-type: none"> <li>Segregation of materials to facilitate disposal.</li> </ul>		V

• Appropriate stockpile management.	V
<b>Excavated Materials</b>	
• Segregation of materials to facilitate disposal / reuse.	V
• Appropriate stockpile management.	V
• Re-use of excavated material on or off site (where possible).	V
• Special handling and disposal procedures in the event that contaminated materials are excavated.	N/A
<b>Construction Wastes</b>	
• Segregation of materials to facilitate recycling/reuse (within designated area in appropriate containers/stockpiles).	V
• Appropriate stockpile management.	V
• Planning to reduce over ordering and waste generation.	V
• Recycling and re-use of materials where possible (e.g. metal, wood from formwork)	V
• For material which cannot be re-used/recycled, collection should be carried out by an approved waste contractor for landfill disposal.	V
<b>Bentonite Slurries</b>	
• Bentonite slurries should be reused as far as possible.	N/A
• Disposal in accordance with <i>Practice Note For Professional Persons ProPECC PN 1/94</i> .	N/A
<b>Chemical Wastes</b>	
• Storage within locked, covered and bunded area.	V
• The storage area shall not be located adjacent to sensitive receivers e.g. drains.	V
• Minimize waste production and recycle oils/solvents where possible.	V
• A spill response procedure shall be in place and absorption material available for minor spillages.	V
• Use appropriate and labelled containers.	V
• Educate site workers on site cleanliness/waste management procedures.	V
• If chemical wastes are to be generated, the contractor must register with EPD as a Chemical Waste Producer.	V
• The chemical wastes shall be collected by a licensed chemical waste collector.	@
<b>Municipal Wastes</b>	
• Waste shall be stored within a temporary refuse collection facility, in appropriate containers prior to collection and disposal.	V
• Regular, daily collections are required by an approved waste collector.	V

Ecology - Schedule of Recommended Mitigation Measures

Impact	Mitigation Measures	Timing	Implementation Status
Ecology during Construction	Accurate Delineation of Works Area	During construction	
	• Boundaries of proposed works areas shall be clearly identified and separated from external areas by a physical barrier to prevent encroachment of adjacent habitats.		V
	• Individual trees which fall within the works areas but which work plans show do not require removal are to be retained and fenced off to maximize protection.		V
	<b>Vegetation Clearance</b>		
	• No fires shall be lit within the works area for the purpose of burning cleared vegetation.		V
• The Contractor shall give consideration to mulching the cleared vegetation for recycling within the works area /	V		

	adjacent land.		
	Dust generation		
	• Vehicle washing facilities to be provided at every discernible or designated vehicle exit point;		V
	• All temporary site access roads shall be sprayed with water to suppress dust as necessary;		V
	• All dusty materials should be sprayed with water immediately prior to any handling; and		V
	• All debris should be covered entirely by impervious sheeting or stored in a sheltered debris collection area.		V
	Surface Run-off		
	• Bund and cover stockpiles to avoid run-off;		V
	• Channel any run-off through a system of oil, grease and sediment / silt traps and reuse water on site where ever practical;		V
	• All vehicle maintenance to be undertaken within a bunded area; and		N/A
	• Maximize vegetation retention on-site to maximize absorption (minimize transport).		V

#### Landscape and Visual Impact - Schedule of Recommended Mitigation Measures

Impact	Mitigation Measures	Timing	Implementation Status
Landscape and Visual Impact during Construction	Preservation of Existing Vegetation	During construction	
	• Trees identified for retention within the project limit would be protected during the works		V
	• The tree transplanting and planting works shall be implemented by approved Landscape Contractors		V
	Temporary Works Areas		
	• Where feasible the works areas would be screened using hoarding and existing vegetation would be retained where possible to reduce the landscape and visual impacts arising from the construction activity. The landscape of these works areas would be restored following the completion of the construction phase.		V
	Hoarding		
	• A hoarding would be erected where practicable in the most visually sensitive locations to screen the temporary construction works from the local VSR's.		V
	Top Soils		
	• The works will result in disturbance to extensive areas of topsoil. Topsoil worthy of retention should be stockpiled for use following completion of the civil engineering works. It should either be temporarily vegetated with hydroseeded grass or turned over on a regular basis.		N/A
Protection of Important Landscape Features			
• Important features such as temples, Island House and kilns within the study area, although remote from the proposed works retained and adequately protected.	V		

Legend: V = implemented;  
x = not implemented;  
@ = partially implemented;  
N/A = not applicable - No such work was undertaken or no such material was used on site.



---

---

**APPENDIX D  
SUMMARY OF ACTION AND LIMIT LEVELS**

---

---

## Appendix D - Summary of Action and Limit Levels

Table 1 – Action and Limit Levels for 1-hour TSP

Location	Action Level	Limit Level
AM1A	302.1 µg/m <sup>3</sup>	500 µg/m <sup>3</sup>
AM2	301.9 µg/m <sup>3</sup>	500 µg/m <sup>3</sup>
AM3	301.9 µg/m <sup>3</sup>	500 µg/m <sup>3</sup>
AM4A	302.3 µg/m <sup>3</sup>	500 µg/m <sup>3</sup>

Table 2 – Action and Limit Levels for 24-hour TSP

Location	Action Level	Limit Level
AM1A	176.6 µg/m <sup>3</sup>	260 µg/m <sup>3</sup>
AM2	178.6 µg/m <sup>3</sup>	260 µg/m <sup>3</sup>
AM3	193.1 µg/m <sup>3</sup>	260 µg/m <sup>3</sup>
AM4A	198.5 µg/m <sup>3</sup>	260 µg/m <sup>3</sup>

Table 3 – Action and Limit Levels for Construction Noise (0700-1900 hrs of normal weekdays)

Location	Action Level	Limit Level
NM1A	When one documented complaint, related to 0700 – 1900 hours on normal weekdays, is received from any one of the sensitive receivers	75 dB(A)
NM2		75 dB(A)
NM3		65/70 dB(A)*
NM4		75 dB(A)
NM5		75 dB(A)
NM6		70 dB(A)*
NM7		75 dB(A)

\*Daytime noise Limit Level of 70 dB(A) applies to education institutions, while 65dB(A) applies during school examination period

---

---

**APPENDIX E  
CALIBRATION CERTIFICATES OF  
MONITORING EQUIPMENTS**

---

---

# AECOM Asia Company Limited

## TSP High Volume Sampler

### Field Calibration Report

Station: Sheung Wun Yiu (AM1A) Operator: Gary Choi  
 Cal. Date: 13-May-14 Next Due Date: 13-Jul-14  
 Equipment No.: A-001-53T Serial No.: 10216

Ambient Condition			
Temperature, Ta (K)	302	Pressure, Pa (mmHg)	754.0

Orifice Transfer Standard Information					
Serial No:	988	Slope, mc	1.94727	Intercept, bc	0.02332
Last Calibration Date:	20-May-13	$mc \times Qstd + bc = [DH \times (Pa/760) \times (298/Ta)]^{1/2}$			
Next Calibration Date:	20-May-14	$Qstd = \{ [DH \times (Pa/760) \times (298/Ta)]^{1/2} - bc \} / mc$			

Calibration of TSP Sampler					
Resistance Plate No.	Orifice			HVS Flow Recorder	
	DH (orifice), in. of water	[DH x (Pa/760) x (298/Ta)] <sup>1/2</sup>	Qstd (m <sup>3</sup> /min) X-axis	Flow Recorder Reading (CFM)	Continuous Flow Recorder Reading IC (CFM) Y-axis
18	8.9	2.95	1.50	44.0	43.53
13	6.0	2.42	1.23	36.0	35.62
10	4.4	2.08	1.05	32.0	31.66
7	3.5	1.85	0.94	28.0	27.70
5	2.2	1.47	0.74	22.0	21.77

By Linear Regression of Y on X

Slope, mw = 28.2284 Intercept, bw = 1.1720

Correlation Coefficient\* = 0.9970

\*If Correlation Coefficient < 0.990, check and recalibrate.

Set Point Calculation	
From the TSP Field Calibration Curve, take Qstd = 1.30m <sup>3</sup> /min	
From the Regression Equation, the "Y" value according to	
$mw \times Qstd + bw = IC \times [(Pa/760) \times (298/Ta)]^{1/2}$	
Therefore, Set Point; IC = (mw x Qstd + bw) x [(760 / Pa) x (Ta / 298)] <sup>1/2</sup> =	<u>38.27</u>

Remarks: \_\_\_\_\_

QC Reviewer: 

Signature: 

Date: 14 May 14

# AECOM Asia Company Limited

## TSP High Volume Sampler

### Field Calibration Report

Station: Shan Tong New Village (AM2) Operator: Gary Choi  
 Cal. Date: 13-May-14 Next Due Date: 13-Jul-14  
 Equipment No.: A-001-29T Serial No.: 10202

Ambient Condition			
Temperature, Ta (K)	302	Pressure, Pa (mmHg)	754.0

Orifice Transfer Standard Information					
Serial No:	988	Slope, mc	1.94727	Intercept, bc	0.02332
Last Calibration Date:	20-May-13	$mc \times Qstd + bc = [DH \times (Pa/760) \times (298/Ta)]^{1/2}$			
Next Calibration Date:	20-May-14	$Qstd = \{[DH \times (Pa/760) \times (298/Ta)]^{1/2} - bc\} / mc$			

Calibration of TSP Sampler					
Resistance Plate No.	Orifice			HVS Flow Recorder	
	DH (orifice), in. of water	[DH x (Pa/760) x (298/Ta)] <sup>1/2</sup>	Qstd (m <sup>3</sup> /min) X-axis	Flow Recorder Reading (CFM)	Continuous Flow Recorder Reading IC (CFM) Y-axis
18	9.8	3.10	1.58	48.0	47.49
13	7.4	2.69	1.37	40.0	39.58
10	5.5	2.32	1.18	34.0	33.64
7	3.6	1.88	0.95	28.0	27.70
5	2.5	1.56	0.79	22.0	21.77

By Linear Regression of Y on X

Slope, mw = 31.7399 Intercept, bw = -3.2393

Correlation Coefficient\* = 0.9958

\*If Correlation Coefficient < 0.990, check and recalibrate.

#### Set Point Calculation

From the TSP Field Calibration Curve, take Qstd = 1.30m<sup>3</sup>/min

From the Regression Equation, the "Y" value according to

$$mw \times Qstd + bw = IC \times [(Pa/760) \times (298/Ta)]^{1/2}$$

Therefore, Set Point; IC = (mw x Qstd + bw) x [(760 / Pa) x (Ta / 298)]<sup>1/2</sup> = 38.43

Remarks: \_\_\_\_\_

QC Reviewer: 

Signature: 

Date: 14 May 14

# AECOM Asia Company Limited

## TSP High Volume Sampler

### Field Calibration Report

Station: Riverain Bayside (AM3) Operator: Choi Wing Ho  
 Cal. Date: 17-Apr-14 Next Due Date: 17-Jun-14  
 Equipment No.: A-001-69T Serial No.: 716

Ambient Condition			
Temperature, Ta (K)	300	Pressure, Pa (mmHg)	757.8

Orifice Transfer Standard Information					
Serial No:	988	Slope, mc	1.94727	Intercept, bc	0.02332
Last Calibration Date:	20-May-13	$mc \times Qstd + bc = [DH \times (Pa/760) \times (298/Ta)]^{1/2}$			
Next Calibration Date:	20-May-14	$Qstd = \{ [DH \times (Pa/760) \times (298/Ta)]^{1/2} - bc \} / mc$			

Calibration of TSP Sampler					
Resistance Plate No.	Orifice			HVS Flow Recorder	
	DH (orifice), in. of water	[DH x (Pa/760) x (298/Ta)] <sup>1/2</sup>	Qstd (m <sup>3</sup> /min) X-axis	Flow Recorder Reading (CFM)	Continuous Flow Recorder Reading IC (CFM) Y-axis
18	8.6	2.92	1.49	46.0	45.78
13	7.3	2.69	1.37	42.0	41.80
10	5.4	2.31	1.18	34.0	33.84
7	3.9	1.97	1.00	26.0	25.88
5	2.8	1.67	0.84	21.0	20.90

**By Linear Regression of Y on X**  
 Slope, mw = 39.6946 Intercept, bw = -12.9786  
 Correlation Coefficient\* = 0.9977  
 \*If Correlation Coefficient < 0.990, check and recalibrate.



**Set Point Calculation**

From the TSP Field Calibration Curve, take Qstd = 1.30m<sup>3</sup>/min  
 From the Regression Equation, the "Y" value according to

$$mw \times Qstd + bw = IC \times [(Pa/760) \times (298/Ta)]^{1/2}$$

Therefore, Set Point; IC = (mw x Qstd + bw) x [(760 / Pa) x (Ta / 298)]<sup>1/2</sup> = 38.81

Remarks: \_\_\_\_\_

QC Reviewer:  Signature:  Date: 22 April

# AECOM Asia Company Limited

## TSP High Volume Sampler

### Field Calibration Report

Station: Riverain Bayside (AM3) Operator: Choi Wing Ho  
 Cal. Date: 16-Jun-14 Next Due Date: 16-Aug-14  
 Equipment No.: A-001-69T Serial No.: 716

Ambient Condition			
Temperature, Ta (K)	305	Pressure, Pa (mmHg)	751.9

Orifice Transfer Standard Information					
Serial No:	843	Slope, mc	1.99102	Intercept, bc	-0.00616
Last Calibration Date:	9-Dec-13	$mc \times Qstd + bc = [DH \times (Pa/760) \times (298/Ta)]^{1/2}$			
Next Calibration Date:	9-Dec-14	$Qstd = \{[DH \times (Pa/760) \times (298/Ta)]^{1/2} - bc\} / mc$			

Calibration of TSP Sampler					
Resistance Plate No.	Orifice			HVS Flow Recorder	
	DH (orifice), in. of water	[DH x (Pa/760) x (298/Ta)] <sup>1/2</sup>	Qstd (m <sup>3</sup> /min) X-axis	Flow Recorder Reading (CFM)	Continuous Flow Recorder Reading IC (CFM) Y-axis
18	8.6	2.88	1.45	47.0	46.21
13	7.4	2.67	1.35	43.0	42.28
10	5.4	2.28	1.15	33.0	32.44
7	4.0	1.97	0.99	26.0	25.56
5	2.9	1.67	0.84	20.0	19.66

**By Linear Regression of Y on X**  
 Slope, mw = 44.5743 Intercept, bw = -18.3225  
 Correlation Coefficient\* = 0.9983  
 \*If Correlation Coefficient < 0.990, check and recalibrate.

**Set Point Calculation**

From the TSP Field Calibration Curve, take Qstd = 1.30m<sup>3</sup>/min  
 From the Regression Equation, the "Y" value according to

$$mw \times Qstd + bw = IC \times [(Pa/760) \times (298/Ta)]^{1/2}$$

Therefore, Set Point; IC = (mw x Qstd + bw) x [(760 / Pa) x (Ta / 298)]<sup>1/2</sup> = 40.30

Remarks: \_\_\_\_\_

QC Reviewer: NS CHAN Signature: [Signature] Date: 17/6/14

# AECOM Asia Company Limited

## TSP High Volume Sampler

### Field Calibration Report

Station 168 Shek Kwu Lung Village (AM4A) Operator: Gary Choi  
 Cal. Date: 13-May-14 Next Due Date: 13-Jul-14  
 Equipment No.: A-001-70T Serial No. 10273

Ambient Condition			
Temperature, Ta (K)	302	Pressure, Pa (mmHg)	754.0

Orifice Transfer Standard Information					
Serial No:	988	Slope, mc	1.94727	Intercept, bc	0.02332
Last Calibration Date:	20-May-13	$mc \times Qstd + bc = [DH \times (Pa/760) \times (298/Ta)]^{1/2}$			
Next Calibration Date:	20-May-14	$Qstd = \{[DH \times (Pa/760) \times (298/Ta)]^{1/2} - bc\} / mc$			

Calibration of TSP Sampler					
Resistance Plate No.	Orifice			HVS Flow Recorder	
	DH (orifice), in. of water	[DH x (Pa/760) x (298/Ta)] <sup>1/2</sup>	Qstd (m <sup>3</sup> /min) X-axis	Flow Recorder Reading (CFM)	Continuous Flow Recorder Reading IC (CFM) Y-axis
18	8.5	2.88	1.47	48.0	47.49
13	6.5	2.52	1.28	40.0	39.58
10	4.9	2.19	1.11	34.0	33.64
7	3.2	1.77	0.90	28.0	27.70
5	2.5	1.56	0.79	22.0	21.77

**By Linear Regression of Y on X**

Slope, mw = 36.1068 Intercept, bw = -6.0712  
 Correlation Coefficient\* = 0.9915

\*If Correlation Coefficient < 0.990, check and recalibrate.

**Set Point Calculation**

From the TSP Field Calibration Curve, take Qstd = 1.30m<sup>3</sup>/min

From the Regression Equation, the "Y" value according to

$$mw \times Qstd + bw = IC \times [(Pa/760) \times (298/Ta)]^{1/2}$$

Therefore, Set Point; IC = (mw x Qstd + bw) x [(760 / Pa) x (Ta / 298)]<sup>1/2</sup> = 41.30

Remarks: \_\_\_\_\_

QC Reviewer: 

Signature: 

Date: 14 May 14





TISCH ENVIRONMENTAL, INC.  
 145 SOUTH MIAMI AVE  
 VILLAGE OF CLEVELAND, OH  
 45002  
 513.467.9000  
 877.263.7610 TOLL FREE  
 513.467.9009 FAX

ORIFICE TRANSFER STANDARD CERTIFICATION WORKSHEET TE-5025A

Date - May 28, 2014 Rootsmeter S/N 0438320 Ta (K) - 296  
 Operator Tisch Orifice I.D. - 0988 Pa (mm) - 751.84

PLATE OR Run #	VOLUME START (m3)	VOLUME STOP (m3)	DIFF VOLUME (m3)	DIFF TIME (min)	METER DIFF Hg (mm)	ORFICE DIFF H2O (in.)
1	NA	NA	1.00	1.3790	3.2	2.00
2	NA	NA	1.00	0.9720	6.4	4.00
3	NA	NA	1.00	0.8690	7.9	5.00
4	NA	NA	1.00	0.8260	8.8	5.50
5	NA	NA	1.00	0.6830	12.8	8.00

DATA TABULATION

Vstd	(x axis) Qstd	(y axis)	Va	(x axis) Qa	(y axis)
0.9917	0.7191	1.4113	0.9957	0.7221	0.8874
0.9875	1.0159	1.9959	0.9915	1.0201	1.2549
0.9854	1.1339	2.2315	0.9894	1.1385	1.4030
0.9843	1.1916	2.3405	0.9883	1.1965	1.4715
0.9790	1.4333	2.8227	0.9829	1.4392	1.7747
Qstd slope (m) = 1.97518			Qa slope (m) = 1.23683		
intercept (b) = -0.01001			intercept (b) = -0.00630		
coefficient (r) = 0.99998			coefficient (r) = 0.99998		
y axis = $\text{SQRT}[\text{H2O}(\text{Pa}/760)(298/\text{Ta})]$			y axis = $\text{SQRT}[\text{H2O}(\text{Ta}/\text{Pa})]$		

CALCULATIONS

$$\text{Vstd} = \text{Diff. Vol} [(\text{Pa} - \text{Diff. Hg}) / 760] (298 / \text{Ta})$$

$$\text{Qstd} = \text{Vstd} / \text{Time}$$

$$\text{Va} = \text{Diff Vol} [(\text{Pa} - \text{Diff Hg}) / \text{Pa}]$$

$$\text{Qa} = \text{Va} / \text{Time}$$

For subsequent flow rate calculations:

$$\text{Qstd} = 1/m \{ [\text{SQRT}(\text{H2O}(\text{Pa}/760)(298/\text{Ta}))] - b \}$$

$$\text{Qa} = 1/m \{ [\text{SQRT} \text{H2O}(\text{Ta}/\text{Pa})] - b \}$$

## EQUIPMENT CALIBRATION RECORD

Type: Laser Dust Monitor  
 Manufacturer/Brand: SIBATA  
 Model No.: LD-3  
 Equipment No.: A.005.07a  
 Sensitivity Adjustment Scale Setting: 557 CPM

Operator: Mike Shek (MSKM)

### Standard Equipment

Equipment: Rupprecht & Patashnick TEOM®  
 Venue: Cyberport (Pui Ying Secondary School)  
 Model No.: Series 1400AB  
 Serial No: Control: 140AB219899803  
 Sensor: 1200C143659803 K<sub>0</sub>: 12500  
 Last Calibration Date\*: 10 May 2014

\*Remarks: Recommended interval for hardware calibration is 1 year

### Calibration Result

Sensitivity Adjustment Scale Setting (Before Calibration): 557 CPM  
 Sensitivity Adjustment Scale Setting (After Calibration): 557 CPM

Hour	Date (dd-mm-yy)	Time	Ambient Condition		Concentration <sup>1</sup> (mg/m <sup>3</sup> ) Y-axis	Total Count <sup>2</sup>	Count/ Minute <sup>3</sup> X-axis
			Temp (°C)	R.H. (%)			
1	11-05-14	09:30 - 10:30	26.7	75	0.04434	1775	29.58
2	11-05-14	10:30 - 11:30	26.7	75	0.04716	1880	31.33
3	11-05-14	11:30 - 12:30	26.8	76	0.04927	1964	32.73
4	11-05-14	12:30 - 13:30	26.8	75	0.05035	2015	33.58

Note: 1. Monitoring data was measured by Rupprecht & Patashnick TEOM®  
 2. Total Count was logged by Laser Dust Monitor  
 3. Count/minute was calculated by (Total Count/60)

By Linear Regression of Y or X

Slope (K-factor): 0.0015  
 Correlation coefficient: 0.9982

Validity of Calibration Record: 11 May 2015

Remarks:

QC Reviewer: YW Fung

Signature: 

Date: 12 May 2014

## EQUIPMENT CALIBRATION RECORD

Type: Laser Dust Monitor  
 Manufacturer/Brand: SIBATA  
 Model No.: LD-3  
 Equipment No.: A.005.08a  
 Sensitivity Adjustment Scale Setting: 702 CPM

Operator: Mike Shek (MSKM)

### Standard Equipment

Equipment: Rupprecht & Patashnick TEOM®  
 Venue: Cyberport (Pui Ying Secondary School)  
 Model No.: Series 1400AB  
 Serial No: Control: 140AB219899803  
 Sensor: 1200C143659803 K<sub>0</sub>: 12500  
 Last Calibration Date\*: 10 May 2014

\*Remarks: Recommended interval for hardware calibration is 1 year

### Calibration Result

Sensitivity Adjustment Scale Setting (Before Calibration): 702 CPM  
 Sensitivity Adjustment Scale Setting (After Calibration): 702 CPM

Hour	Date (dd-mm-yy)	Time	Ambient Condition		Concentration <sup>1</sup> (mg/m <sup>3</sup> ) Y-axis	Total Count <sup>2</sup>	Count/ Minute <sup>3</sup> X-axis
			Temp (°C)	R.H. (%)			
1	11-05-14	09:45 - 10:45	26.7	75	0.04568	1713	28.50
2	11-05-14	10:45 - 11:45	26.7	75	0.04857	1819	30.32
3	11-05-14	11:45 - 12:45	26.8	76	0.05063	1903	31.72
4	11-05-14	12:45 - 13:45	26.8	75	0.05116	1922	32.03


Note: 1. Monitoring data was measured by Rupprecht & Patashnick TEOM®  
 2. Total Count was logged by Laser Dust Monitor  
 3. Count/minute was calculated by (Total Count/60)

By Linear Regression of Y or X

Slope (K-factor): 0.0016  
 Correlation coefficient: 0.9984

Validity of Calibration Record: 11 May 2015

Remarks:

QC Reviewer: YW Fung Signature:  Date: 12 May 2014

## EQUIPMENT CALIBRATION RECORD

Type: Laser Dust Monitor  
 Manufacturer/Brand: SIBATA  
 Model No.: LD-3  
 Equipment No.: A.005.09a  
 Sensitivity Adjustment Scale Setting: 797 CPM  
 Operator: Mike Shek (MSKM)

### Standard Equipment

Equipment: Rupprecht & Patashnick TEOM®  
 Venue: Cyberport (Pui Ying Secondary School)  
 Model No.: Series 1400AB  
 Serial No.: Control: 140AB219899803  
 Sensor: 1200C143659803 K<sub>0</sub>: 12500  
 Last Calibration Date\*: 10 May 2014

\*Remarks: Recommended interval for hardware calibration is 1 year

### Calibration Result

Sensitivity Adjustment Scale Setting (Before Calibration): 797 CPM  
 Sensitivity Adjustment Scale Setting (After Calibration): 797 CPM

Hour	Date (dd-mm-yy)	Time	Ambient Condition		Concentration <sup>1</sup> (mg/m <sup>3</sup> ) Y-axis	Total Count <sup>2</sup>	Count/ Minute <sup>3</sup> X-axis
			Temp (°C)	R.H. (%)			
1	11-05-14	13:30 - 14:30	26.8	75	0.05034	2017	33.62
2	11-05-14	14:30 - 15:30	26.9	76	0.05211	2084	34.73
3	11-05-14	15:30 - 16:30	26.9	76	0.05163	2066	34.43
4	11-05-14	16:30 - 17:30	26.9	76	0.05272	2113	35.22


Note: 1. Monitoring data was measured by Rupprecht & Patashnick TEOM®  
 2. Total Count was logged by Laser Dust Monitor  
 3. Count/minute was calculated by (Total Count/60)

By Linear Regression of Y or X

Slope (K-factor): 0.0015  
 Correlation coefficient: 0.9965

Validity of Calibration Record: 11 May 2015

Remarks:

QC Reviewer: YW Fung Signature:  Date: 12 May 2014

## EQUIPMENT CALIBRATION RECORD

Type: Laser Dust Monitor  
 Manufacturer/Brand: SIBATA  
 Model No.: LD-3  
 Equipment No.: A.005.10a  
 Sensitivity Adjustment Scale Setting: 753 CPM

Operator: Mike Shek (MSKM)

### Standard Equipment

Equipment: Rupprecht & Patashnick TEOM®  
 Venue: Cyberport (Pui Ying Secondary School)  
 Model No.: Series 1400AB  
 Serial No: Control: 140AB219899803  
 Sensor: 1200C143659803 K<sub>0</sub>: 12500  
 Last Calibration Date\*: 10 May 2014

\*Remarks: Recommended interval for hardware calibration is 1 year

### Calibration Result

Sensitivity Adjustment Scale Setting (Before Calibration): 753 CPM  
 Sensitivity Adjustment Scale Setting (After Calibration): 753 CPM

Hour	Date (dd-mm-yy)	Time	Ambient Condition		Concentration <sup>1</sup> (mg/m <sup>3</sup> ) Y-axis	Total Count <sup>2</sup>	Count/ Minute <sup>3</sup> X-axis
			Temp (°C)	R.H. (%)			
1	11-05-14	13:45 - 14:45	26.8	75	0.04984	1996	33.27
2	11-05-14	14:45 - 15:45	26.9	76	0.05196	2077	34.62
3	11-05-14	15:45 - 16:45	26.9	76	0.05141	2055	34.25
4	11-05-14	16:45 - 17:45	26.9	76	0.05263	2109	35.15

Note: 1. Monitoring data was measured by Rupprecht & Patashnick TEOM®  
 2. Total Count was logged by Laser Dust Monitor  
 3. Count/minute was calculated by (Total Count/60)

By Linear Regression of Y or X

Slope (K-factor): 0.0015  
 Correlation coefficient: 0.9969

Validity of Calibration Record: 11 May 2015

Remarks:

QC Reviewer: YW Fung

Signature: 

Date: 12 May 2014

## EQUIPMENT CALIBRATION RECORD

Type: Laser Dust Monitor  
 Manufacturer/Brand: SIBATA  
 Model No.: LD-3  
 Equipment No.: A.005.11a  
 Sensitivity Adjustment Scale Setting: 799 CPM

Operator: Mike Shek (MSKM)

### Standard Equipment

Equipment: Rupprecht & Patashnick TEOM®  
 Venue: Cyberport (Pui Ying Secondary School)  
 Model No.: Series 1400AB  
 Serial No: Control: 140AB219899803  
 Sensor: 1200C143659803 K<sub>o</sub>: 12500  
 Last Calibration Date\*: 10 May 2014

\*Remarks: Recommended interval for hardware calibration is 1 year

### Calibration Result

Sensitivity Adjustment Scale Setting (Before Calibration): 799 CPM  
 Sensitivity Adjustment Scale Setting (After Calibration): 799 CPM

Hour	Date (dd-mm-yy)	Time	Ambient Condition		Concentration <sup>1</sup> (mg/m <sup>3</sup> ) Y-axis	Total Count <sup>2</sup>	Count/ Minute <sup>3</sup> X-axis
			Temp (°C)	R.H. (%)			
1	18-05-14	09:00 - 10:00	28.3	77	0.04527	1815	30.25
2	18-05-14	10:00 - 11:00	28.3	77	0.04811	1923	32.05
3	18-05-14	11:00 - 12:00	28.3	77	0.05103	2041	34.02
4	18-05-14	12:00 - 13:00	28.4	77	0.05366	2157	35.95

Note: 1. Monitoring data was measured by Rupprecht & Patashnick TEOM®  
 2. Total Count was logged by Laser Dust Monitor  
 3. Count/minute was calculated by (Total Count/60)

By Linear Regression of Y or X

Slope (K-factor): 0.0015  
 Correlation coefficient: 0.9987

Validity of Calibration Record: 18 May 2015

Remarks:

QC Reviewer: YW Fung Signature:  Date: 19 May 2014

## EQUIPMENT CALIBRATION RECORD

Type: Laser Dust Monitor  
 Manufacturer/Brand: SIBATA  
 Model No.: LD-3B  
 Equipment No.: A.005.13a  
 Sensitivity Adjustment Scale Setting: 643 CPM

Operator: Mike Shek (MSKM)

### Standard Equipment

Equipment: Rupprecht & Patashnick TEOM®  
 Venue: Cyberport (Pui Ying Secondary School)  
 Model No.: Series 1400AB  
 Serial No: Control: 140AB219899803  
 Sensor: 1200C143659803 K<sub>0</sub>: 12500  
 Last Calibration Date\*: 10 May 2014

\*Remarks: Recommended interval for hardware calibration is 1 year

### Calibration Result

Sensitivity Adjustment Scale Setting (Before Calibration): 643 CPM  
 Sensitivity Adjustment Scale Setting (After Calibration): 643 CPM

Hour	Date (dd-mm-yy)	Time	Ambient Condition		Concentration <sup>1</sup> (mg/m <sup>3</sup> ) Y-axis	Total Count <sup>2</sup>	Count/ Minute <sup>3</sup> X-axis
			Temp (°C)	R.H. (%)			
1	18-05-14	09:30 - 10:30	28.3	77	0.04614	1846	30.77
2	18-05-14	10:30 - 11:30	28.3	77	0.04823	1934	32.23
3	18-05-14	11:30 - 12:30	28.3	77	0.05152	2053	34.22
4	18-05-14	12:30 - 13:30	28.4	77	0.05391	2162	36.03

Note: 1. Monitoring data was measured by Rupprecht & Patashnick TEOM®  
 2. Total Count was logged by Laser Dust Monitor  
 3. Count/minute was calculated by (Total Count/60)

By Linear Regression of Y or X

Slope (K-factor): 0.0015  
 Correlation coefficient: 0.9981

Validity of Calibration Record: 18 May 2015

Remarks:

QC Reviewer: YW Fung

Signature: 

Date: 19 May 2014

## EQUIPMENT CALIBRATION RECORD

Type: Laser Dust Monitor  
 Manufacturer/Brand: SIBATA  
 Model No.: LD-3B  
 Equipment No.: A.005.16a  
 Sensitivity Adjustment Scale Setting: 521 CPM

Operator: Mike Shek (MSKM)

### Standard Equipment

Equipment: Rupprecht & Patashnick TEOM®  
 Venue: Cyberport (Pui Ying Secondary School)  
 Model No.: Series 1400AB  
 Serial No: Control: 140AB219899803  
 Sensor: 1200C143659803 K<sub>o</sub>: 12500  
 Last Calibration Date\*: 18 May 2013

\*Remarks: Recommended interval for hardware calibration is 1 year

### Calibration Result

Sensitivity Adjustment Scale Setting (Before Calibration): 521 CPM  
 Sensitivity Adjustment Scale Setting (After Calibration): 521 CPM

Hour	Date (dd-mm-yy)	Time	Ambient Condition		Concentration <sup>1</sup> (mg/m <sup>3</sup> ) Y-axis	Total Count <sup>2</sup>	Count/ Minute <sup>3</sup> X-axis
			Temp (°C)	R.H. (%)			
1	27-07-13	11:00 - 12:00	27.3	75	0.04734	1893	31.55
2	27-07-13	12:00 - 13:00	27.3	75	0.04789	1915	31.92
3	27-07-13	13:00 - 14:00	27.4	74	0.04953	1976	32.93
4	27-07-13	14:00 - 15:00	27.4	75	0.04867	1949	32.48


Note: 1. Monitoring data was measured by Rupprecht & Patashnick TEOM®  
 2. Total Count was logged by Laser Dust Monitor  
 3. Count/minute was calculated by (Total Count/60)

By Linear Regression of Y or X

Slope (K-factor): 0.0015  
 Correlation coefficient: 0.9934

Validity of Calibration Record: 26 July 2014

Remarks:

QC Reviewer: YW Fung Signature:  Date: 29 July 2013





## CERTIFICATE OF CALIBRATION

Certificate No.: 13CA1107 01-02

Page: 1 of 2

### Item tested

Description: Acoustical Calibrator (Class 1)  
Manufacturer: Rion Co., Ltd.  
Type/Model No.: NC-73  
Serial/Equipment No.: 10307223 / N.004.08  
Adaptors used: -

### Item submitted by

Customer: AECOM ASIA CO., LTD.  
Address of Customer: -  
Request No.: -  
Date of receipt: 07-Nov-2013

Date of test: 08-Nov-2013

### Reference equipment used in the calibration

Description:	Model:	Serial No.	Expiry Date:	Traceable to:
Lab standard microphone	B&K 4180	2341427	17-Apr-2014	SCL
Preamplifier	B&K 2673	2239857	16-Apr-2014	CEPREI
Measuring amplifier	B&K 2610	2346941	24-Apr-2014	CEPREI
Signal generator	DS 360	61227	15-Apr-2014	CEPREI
Digital multi-meter	34401A	US36087050	10-Dec-2013	CEPREI
Audio analyzer	8903B	GB41300350	15-Apr-2014	CEPREI
Universal counter	53132A	MY40003662	15-Apr-2014	CEPREI

### Ambient conditions

Temperature:  $22 \pm 1$  °C  
Relative humidity:  $60 \pm 10$  %  
Air pressure:  $1000 \pm 10$  hPa

### Test specifications


- The Sound Calibrator has been calibrated in accordance with the requirements as specified in IEC 60942 1997 Annex B and the lab calibration procedure SMTP004-CA-156.
- The calibrator was tested with its axis vertical facing downwards at the specific frequency using insert voltage technique.
- The results are rounded to the nearest 0.01 dB and 0.1 Hz and have not been corrected for variations from a reference pressure of 1013.25 hectoPascals as the maker's information indicates that the instrument is insensitive to pressure changes.

### Test results

This is to certify that the sound calibrator conforms to the requirements of annex B of IEC 60942: 1997 for the conditions under which the test was performed. This does not imply that the sound calibrator meets IEC 60942 under any other conditions.

Details of the performed measurements are presented on **page 2** of this certificate.

Approved Signatory:

  
Huang Jian Min/Feng Jun Qi

Date: 11-Nov-2013

Company Chop:



Comments: The results reported in this certificate refer to the condition of the instrument on the date of calibration and carry no implication regarding the long-term stability of the instrument.



## CERTIFICATE OF CALIBRATION

Certificate No.: 14CA0305 06-01 Page 1 of 2

### Item tested

Description:	Sound Level Meter (Type 1)	,	Microphone
Manufacturer:	B & K	,	B & K
Type/Model No.:	2238	,	4188
Serial/Equipment No.:	2285692	, N.009.04	2250420
Adaptors used:	-	,	-

### Item submitted by

Customer Name: AECOM ASIA CO. LTD.  
Address of Customer: -  
Request No.: -  
Date of receipt: 05-Mar-2014

Date of test: 07-Mar-2014

### Reference equipment used in the calibration

Description:	Model:	Serial No.	Expiry Date:	Traceable to:
Multi function sound calibrator	B&K 4226	2288444	22-Jun-2014	CIGISMEC
Signal generator	DS 360	33873	15-Apr-2014	CEPREI
Signal generator	DS 360	61227	15-Apr-2014	CEPREI

### Ambient conditions

Temperature: 22 ± 1 °C  
Relative humidity: 60 ± 10 %  
Air pressure: 1000 ± 10 hPa

### Test specifications

- The Sound Level Meter has been calibrated in accordance with the requirements as specified in BS 7580: Part 1: 1997 and the lab calibration procedure SMTP004-CA-152.
- The electrical tests were performed using an electrical signal substituted for the microphone which was removed and replaced by an equivalent capacitance within a tolerance of ±20%.
- The acoustic calibration was performed using an B&K 4226 sound calibrator and corrections was applied for the difference between the free-field and pressure responsess of the Sound Level Meter.

### Test results

This is to certify that the Sound Level Meter conforms to BS 7580: Part 1: 1997 for the conditions under which the test was performed.

Details of the performed measurements are presented on page 2 of this certificate.

Actual Measurement data are documented on worksheets.

Approved Signatory:

  
Huang Jian Min/Feng Jun Qi

Date: 12-Mar-2014

Company Chop:



Comments: The results reported in this certificate refer to the condition of the instrument on the date of calibration and carry no implication regarding the long-term stability of the instrument.



## CERTIFICATE OF CALIBRATION

Certificate No.: 13CA1107 01-01 Page 1 of 2

### Item tested

Description:	Sound Level Meter (Type 1)	,	Microphone
Manufacturer:	Rion Co., Ltd.	,	Rion Co., Ltd.
Type/Model No.:	NL-31	,	UC-53A
Serial/Equipment No.:	00320528 / N.007.03A	,	90565
Adaptors used:	-	,	-

### Item submitted by

Customer Name: AECOM ASIA CO., LTD.  
Address of Customer: -  
Request No.: -  
Date of receipt: 07-Nov-2013

Date of test: 08-Nov-2013

### Reference equipment used in the calibration

Description:	Model:	Serial No.	Expiry Date:	Traceable to:
Multi function sound calibrator	B&K 4226	2288444	22-Jun-2014	CIGISMEC
Signal generator	DS 360	33873	15-Apr-2014	CEPREI
Signal generator	DS 360	61227	15-Apr-2014	CEPREI

### Ambient conditions

Temperature: 22 ± 1 °C  
Relative humidity: 60 ± 10 %  
Air pressure: 1000 ± 10 hPa

### Test specifications

- 1, The Sound Level Meter has been calibrated in accordance with the requirements as specified in BS 7580: Part 1: 1997 and the lab calibration procedure SMTP004-CA-152.
- 2, The electrical tests were performed using an electrical signal substituted for the microphone which was removed and replaced by an equivalent capacitance within a tolerance of ±20%.
- 3, The acoustic calibration was performed using an B&K 4226 sound calibrator and corrections was applied for the difference between the free-field and pressure response of the Sound Level Meter.

### Test results

This is to certify that the Sound Level Meter conforms to BS 7580: Part 1: 1997 for the conditions under which the test was performed.

Details of the performed measurements are presented on page 2 of this certificate.

Actual Measurement data are documented on worksheets.

Approved Signatory:

Huang Jian Min/Feng Jun Qi

Date: 11-Nov-2013

Company Chop:



Comments: The results reported in this certificate refer to the condition of the instrument on the date of calibration and carry no implication regarding the long-term stability of the instrument.

---

---

**APPENDIX F  
EM&A MONITORING SCHEDULES**

---

---

**Widening of Tolo Highway / Fanling Highway (Stage 1) Between Island House Interchange and Tai Hang - Investigation  
Impact Monitoring and Audit Schedule for June 2014**

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
1-Jun	2-Jun	3-Jun	4-Jun	5-Jun	6-Jun	7-Jun
			Site inspection (Contract 1)	Site inspection (Contract 2) 24-hour TSP 1-hour TSP & Noise		
8-Jun	9-Jun	10-Jun	11-Jun	12-Jun	13-Jun	14-Jun
			Site inspection (Contract 1) 24-hour TSP 1-hour TSP & Noise	Site inspection (Contract 2)		
15-Jun	16-Jun	17-Jun	18-Jun	19-Jun	20-Jun	21-Jun
		24-hour TSP 1-hour TSP & Noise	Site inspection (Contract 1)	Site inspection (Contract 2)		
22-Jun	23-Jun	24-Jun	25-Jun	26-Jun	27-Jun	28-Jun
	24-hour TSP 1-hour TSP & Noise		Site inspection (Contract 1)	Site inspection (Contract 2)		24-hour TSP 1-hour TSP
29-Jun	30-Jun					

**Widening of Tolo Highway / Fanling Highway (Stage 1) Between Island House Interchange and Tai Hang - Investigation  
Tentative Impact Monitoring and Audit Schedule for July 2014**

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
		1-Jul	2-Jul	3-Jul	4-Jul	5-Jul
			Site inspection (Contract 1)	Site inspection (Contract 2)	24-hour TSP 1-hour TSP & Noise	
6-Jul	7-Jul	8-Jul	9-Jul	10-Jul	11-Jul	12-Jul
			Site inspection (Contract 1) 24-hour TSP 1-hour TSP & Noise	Site inspection (Contract 2)		
13-Jul	14-Jul	15-Jul	16-Jul	17-Jul	18-Jul	19-Jul
		24-hour TSP 1-hour TSP & Noise	Site inspection (Contract 1)	Site inspection (Contract 2)		
20-Jul	21-Jul	22-Jul	23-Jul	24-Jul	25-Jul	26-Jul
	24-hour TSP 1-hour TSP & Noise		Site inspection (Contract 1)	Site inspection (Contract 2)		24-hour TSP 1-hour TSP
27-Jul	28-Jul	29-Jul	30-Jul	31-Jul		
			Site inspection (Contract 1)	Site inspection (Contract 2)		

The schedule is subject to change due to unforeseeable circumstances (e.g. adverse weather, etc)

---

---

**APPENDIX G  
IMPACT AIR QUALITY MONITORING  
RESULTS AND THEIR GRAPHICAL  
PRESENTATION**

---

---

**Appendix G**  
**Impact Air Quality Monitoring Results**

**1-hour TSP Monitoring Results at Station AM1A**  
**(Fan Sin Temple, 3 Sheung Wun Yiu G/F)**

Date	Start Time (hh:mm)	1st Hour Conc. ( $\mu\text{g}/\text{m}^3$ )	2nd Hour Conc. ( $\mu\text{g}/\text{m}^3$ )	3rd Hour Conc. ( $\mu\text{g}/\text{m}^3$ )
5-Jun-14	10:18	78.0	75.3	76.6
11-Jun-14	10:00	75.0	73.2	74.6
17-Jun-14	10:43	75.1	76.4	74.9
23-Jun-14	10:36	75.6	76.3	74.8
28-Jun-14	10:30	72.6	70.0	68.9
Average				74.5
Min				68.9
Max				78.0

**1-hour TSP Monitoring Results at Station AM2**  
**(12 Shan Tong New Village G/F)**

Date	Start Time (hh:mm)	1st Hour Conc. ( $\mu\text{g}/\text{m}^3$ )	2nd Hour Conc. ( $\mu\text{g}/\text{m}^3$ )	3rd Hour Conc. ( $\mu\text{g}/\text{m}^3$ )
5-Jun-14	10:06	74.9	75.5	77.2
11-Jun-14	10:10	72.9	76.5	70.7
17-Jun-14	10:35	78.3	76.5	75.9
23-Jun-14	10:25	73.3	72.1	73.8
28-Jun-14	10:45	68.1	69.4	67.1
Average				73.5
Min				67.1
Max				78.3



**1-hour TSP Monitoring Results at Station AM3**  
**(Roof of Switch Room at Riverain Bayside)**

Date	Start Time (hh:mm)	1st Hour Conc. ( $\mu\text{g}/\text{m}^3$ )	2nd Hour Conc. ( $\mu\text{g}/\text{m}^3$ )	3rd Hour Conc. ( $\mu\text{g}/\text{m}^3$ )
5-Jun-14	9:55	73.8	77.6	74.4
11-Jun-14	9:40	71.1	74.4	76.5
17-Jun-14	10:25	74.8	76.1	77.4
23-Jun-14	10:12	74.6	72.9	73.5
28-Jun-14	11:00	66.9	68.0	68.4
Average				73.4
Min				66.9
Max				77.6



**1-hour TSP Monitoring Results at Station AM4A**  
**(Roof of Switch Room at 168 Shek Kwu Lung Village)**

Date	Start Time (hh:mm)	1st Hour Conc. ( $\mu\text{g}/\text{m}^3$ )	2nd Hour Conc. ( $\mu\text{g}/\text{m}^3$ )	3rd Hour Conc. ( $\mu\text{g}/\text{m}^3$ )
5-Jun-14	10:32	76.1	75.0	73.3
11-Jun-14	10:30	72.4	73.4	74.0
17-Jun-14	10:57	77.3	79.1	78.4
23-Jun-14	10:50	75.0	74.6	73.0
28-Jun-14	11:30	67.1	69.1	70.7
Average				73.9
Min				67.1
Max				79.1





<b>AECOM</b>	<b>Environmental Team for the Widening of Tolo Highway between Island House Interchange and Tai Hang - Investigation</b>	SCALE	N.T.S.	DATE	Jul-14
	Graphical Presentation of Impact 1-hour TSP Monitoring Results	CHECK	ENFL	DRAWN	JCYK
		JOB NO.	60102979	APPENDIX No.	G
					-



**Remark:** The monitoring station at Tai Kwong Secondary School (AM4) was relocated to 168 Shek Kwu Lung Village (AM4A) starting from 1 September 2011 due to the mentioned school was closed down.

<b>AECOM</b>	<b>Environmental Team for the Widening of Tolo Highway between Island House Interchange and Tai Hang - Investigation</b>	SCALE	N.T.S.	DATE	Jul-14
	Graphical Presentation of Impact 1-hour TSP Monitoring Results	CHECK	ENFL	DRAWN	JCYK
		JOB NO.	60102979	APPENDIX No.	
				G	-

**Impact Air Quality Monitoring Results**

**24-hour TSP Monitoring Results at Station AM1A (Fan Sin Temple, 3 Sheung Wun Yiu G/F)**

Date	Weather Condition	Air Temp. (°C)	Atmospheric Pressure(hPa)	Flow Rate (m <sup>3</sup> /min.)		Av. flow (m <sup>3</sup> /min)	Total vol. (m <sup>3</sup> )	Filter Weight (g)		Particulate weight(g)	Elapse Time		Sampling Time(hrs.)	Conc. (µg/m <sup>3</sup> )
				Initial	Final			Initial	Final		Initial	Final		
5-Jun-14	Fine	29.9	1003.6	1.33	1.33	1.33	1913.8	2.6879	2.7163	0.0284	21027.46	21051.46	24.00	14.8
11-Jun-14	Fine	28.1	1001.9	1.33	1.33	1.33	1913.8	2.7431	2.7926	0.0495	21051.46	21075.46	24.00	25.9
17-Jun-14	Fine	30.2	1001.9	1.33	1.33	1.33	1913.8	2.6566	2.6943	0.0377	21075.46	21099.46	24.00	19.7
23-Jun-14	Rainy	27.8	1004.1	1.33	1.33	1.33	1913.8	2.6466	2.7215	0.0749	21099.46	21123.46	24.00	39.1
28-Jun-14	Sunny	30.3	1004.3	1.33	1.33	1.33	1913.8	2.6633	2.7025	0.0392	21123.46	21147.46	24.00	20.5
													Average	24.0
													Min	14.8
													Max	39.1

**24-hour TSP Monitoring Results at Station AM2 (12 Shan Tong New Village G/F)**

Date	Weather Condition	Air Temp. (°C)	Atmospheric Pressure(hPa)	Flow Rate (m <sup>3</sup> /min.)		Av. flow (m <sup>3</sup> /min)	Total vol. (m <sup>3</sup> )	Filter Weight (g)		Particulate weight(g)	Elapse Time		Sampling Time(hrs.)	Conc. (µg/m <sup>3</sup> )
				Initial	Final			Initial	Final		Initial	Final		
5-Jun-14	Fine	29.9	1003.6	1.33	1.33	1.33	1912.1	2.6692	2.7046	0.0354	17599.12	17623.12	24.00	18.5
11-Jun-14	Fine	28.1	1001.9	1.32	1.32	1.32	1905.1	2.7846	2.8276	0.0430	17623.12	17647.12	24.00	22.6
17-Jun-14	Fine	30.2	1001.9	1.32	1.32	1.32	1905.1	2.6643	2.7067	0.0424	17647.12	17671.12	24.00	22.3
23-Jun-14	Rainy	27.8	1004.1	1.31	1.31	1.31	1890.7	2.6757	2.7000	0.0243	17671.12	17695.12	24.00	12.9
28-Jun-14	Sunny	30.3	1004.3	1.32	1.32	1.32	1905.1	2.7489	2.7916	0.0427	17695.12	17719.12	24.00	22.4
													Average	19.7
													Min	12.9
													Max	22.6


**24-hour TSP Monitoring Results at Station AM3 (Roof of Switch Room at Riverain Bayside)**

Date	Weather Condition	Air Temp. (°C)	Atmospheric Pressure(hPa)	Flow Rate (m <sup>3</sup> /min.)		Av. flow (m <sup>3</sup> /min)	Total vol. (m <sup>3</sup> )	Filter Weight (g)		Particulate weight(g)	Elapse Time		Sampling Time(hrs.)	Conc. (µg/m <sup>3</sup> )
				Initial	Final			Initial	Final		Initial	Final		
5-Jun-14	Fine	29.9	1003.6	1.33	1.33	1.33	1921.0	2.6817	2.7151	0.0334	21428.59	21452.59	24.00	17.4
11-Jun-14	Fine	28.1	1001.9	1.33	1.33	1.33	1921.0	2.7382	2.7924	0.0542	21452.59	21476.59	24.00	28.2
17-Jun-14	Fine	30.2	1001.9	1.33	1.33	1.33	1921.0	2.6675	2.7083	0.0408	21476.59	21500.59	24.00	21.2
23-Jun-14	Rainy	27.8	1004.1	1.33	1.33	1.33	1921.0	2.6835	2.7237	0.0402	21500.59	21524.59	24.00	20.9
28-Jun-14	Sunny	30.3	1004.3	1.33	1.33	1.33	1921.0	2.7189	2.7614	0.0425	21524.59	21548.59	24.00	22.1
													Average	22.0
													Min	17.4
													Max	28.2


**24-hour TSP Monitoring Results at Station AM4A (Roof of Switch Room at 168 Shek Kwu Lung Village)**

Date	Weather Condition	Air Temp. (°C)	Atmospheric Pressure(hPa)	Flow Rate (m <sup>3</sup> /min.)		Av. flow (m <sup>3</sup> /min)	Total vol. (m <sup>3</sup> )	Filter Weight (g)		Particulate weight(g)	Elapse Time		Sampling Time(hrs.)	Conc. (µg/m <sup>3</sup> )
				Initial	Final			Initial	Final		Initial	Final		
5-Jun-14	Fine	29.9	1003.6	1.33	1.33	1.33	1918.1	2.6843	2.7199	0.0356	17458.36	17482.36	24.00	18.6
11-Jun-14	Fine	28.1	1001.9	1.33	1.33	1.33	1918.1	2.6690	2.7125	0.0435	17482.36	17506.36	24.00	22.7
17-Jun-14	Fine	30.2	1001.9	1.33	1.33	1.33	1918.1	2.6653	2.7051	0.0398	17506.36	17530.36	24.00	20.7
23-Jun-14	Rainy	27.8	1004.1	1.33	1.33	1.33	1918.1	2.6728	2.7020	0.0292	17530.36	17554.36	24.00	15.2
28-Jun-14	Sunny	30.3	1004.3	1.33	1.33	1.33	1918.1	2.7361	2.7764	0.0403	17554.36	17578.36	24.00	21.0
													Average	19.6
													Min	15.2
													Max	22.7

### AM1A



### AM2



Environmental Team for the Widening of Tolo Highway  
between Island House Interchange and Tai Hang - Investigation

Graphical Presentation of Impact 24-hour TSP Monitoring  
Results

SCALE

N.T.S.

DATE

Jul-14

CHECK

ENFL

DRAWN

JCYK

JOB NO.



60102979

APPENDIX No.

G

Rev.

-



**Remark:** The monitoring station at Tai Kwong Secondary School (AM4) was relocated to 168 Shek Kwu Lung Village (AM4A) starting from 1 September 2011 due to the mentioned school was closed down.

<b>AECOM</b>	<b>Environmental Team for the Widening of Tolo Highway between Island House Interchange and Tai Hang - Investigation</b>	SCALE	N.T.S.	DATE	Jul-14
	Graphical Presentation of Impact 24-hour TSP Monitoring Results	CHECK	ENFL	DRAWN	JCYK
		JOB NO.	60102979	APPENDIX No. G	

---

---

**APPENDIX H  
METEOROLOGICAL DATA FOR THE  
REPORTING MONTH**

---

---

**Extract of Meteorological Observations for Tai Mei Tuk Automatic Weather Station,  
June 2014**

Date	Mean Pressure at M.S.L. (hPa)	Air Temperature			Mean Dew Point Temperature (deg C)	Relative Humidity		
		Max. (deg C)	Mean (deg C)	Min. (deg C)		Max. (%)	Mean (%)	Min. (%)
1-Jun	*****	34.3	30.3	28	****	***	***	***
2-Jun	*****	33.8	30.2	28	****	***	***	***
3-Jun	*****	32.2	29.1	27	****	***	***	***
4-Jun	*****	34.4	30	26.4	****	***	***	***
5-Jun	*****	34.1	29.7	27	****	***	***	***
6-Jun	*****	33.9	27.5	25.1	****	***	***	***
7-Jun	*****	29.3	26.6	25.2	****	***	***	***
8-Jun	*****	33.2	29.1	26.2	****	***	***	***
9-Jun	*****	31.8	28	26.1	****	***	***	***
10-Jun	*****	30.9	28	26.1	****	***	***	***
11-Jun	*****	29.4	27.7	25.8	****	***	***	***
12-Jun	*****	31	28.2	26.1	****	***	***	***
13-Jun	*****	34.2	28.5	24.8	****	***	***	***
14-Jun	*****	35.2	30.4	26.8	****	***	***	***
15-Jun	*****	31.3	28.3	25.1	****	***	***	***
16-Jun	*****	32.5	29.6	26.6	****	***	***	***
17-Jun	*****	32.2	29.5	26.6	****	***	***	***
18-Jun	*****	32.2	29	26.5	****	***	***	***
19-Jun	*****	33.4	29.9	26.3	****	***	***	***
20-Jun	*****	30.9	28.8	26.1	****	***	***	***
21-Jun	*****	30.4	28.2	25.4	****	***	***	***
22-Jun	*****	28.7	26.8	25.4	****	***	***	***
23-Jun	*****	29.5	27.4	25.6	****	***	***	***
24-Jun	*****	31.2	27.5	25.5	****	***	***	***
25-Jun	*****	28.7	27.6	25.6	****	***	***	***
26-Jun	*****	34.2	29.9	27.2	****	***	***	***
27-Jun	*****	35.2	30.5	27.8	****	***	***	***
28-Jun	*****	34.9	30.5	28	****	***	***	***
29-Jun	*****	33.6	29.6	26.3	****	***	***	***
30-Jun	*****	31.9	28.5	26.5	****	***	***	***
<b>Mean</b>	*****	32.3	28.8	26.3	****	***	***	***
<b>Maximum</b>	*****	35.2	30.5	28	****	***	***	***
<b>Minimum</b>	*****	28.7	26.6	24.8	****	***	***	***

**Extract of Meteorological Observations for Tai Mei Tuk Automatic Weather Station,  
June 2014**

Date	Total Rainfall (mm)	Prevailing Wind Direction (degrees)	Mean Wind (km/h)
1-Jun	0.0	220	9.2
2-Jun	0.0	270	15.2
3-Jun	0.0	270	9.5
4-Jun	0.0	230	8.4
5-Jun	3.5	270	9.0
6-Jun	27.5	60	5.7
7-Jun	5.0	260	5.3
8-Jun	0.0	90	8.6
9-Jun	0.0	90	16.7
10-Jun	0.0	60	13.8
11-Jun	1.0	80	14.5
12-Jun	0.0	90	12.5
13-Jun	0.0	60	10.0
14-Jun	0.0	40	10.0
15-Jun	6.5	270	10.5
16-Jun	2.0	240	16.3
17-Jun	28.5	240	12.7
18-Jun	50.5	240	12.4
19-Jun	7.5	150	6.1
20-Jun	5.0	270	6.8
21-Jun	41.5	70	7.8
22-Jun	74.5	60	6.7
23-Jun	42.5	40	6.1
24-Jun	16.0	50	6.1
25-Jun	32.5	50	6.4
26-Jun	0.0	150	6.5
27-Jun	0.0	140	6.5
28-Jun	0.0	150	6.1
29-Jun	14.0	70	13.8
30-Jun	20.0	140	9.6
<b>Mean</b>	-----	270	9.6
<b>Total</b>	378	---	-----
<b>Maximum</b>	74.5	---	16.7
<b>Minimum</b>	0.0	---	5.3

\*\*\* unavailable

# missing (less than 24 hourly observations a day)

Rainfall measured in increment of 0.5 mm. Amount of < 0.5 mm cannot be detected



**Extract of Meteorological Observations for Tai Po Automatic Weather Station,  
June 2014**

Date	Mean Pressure at M.S.L. (hPa)	Air Temperature			Mean Dew Point Temperature (deg C)	Relative Humidity		
		Max. (deg C)	Mean (deg C)	Min. (deg C)		Max. (%)	Mean (%)	Min. (%)
1-Jun	1006.7	33.2	29.7	27.3	25.2	94	77	61
2-Jun	1004.6	33.4	30	27.8	24.5	85	73	57
3-Jun	1003.5	32.1	28.8	26.6	24.6	90	79	64
4-Jun	1003.5	33.1	29.2	25.6	24.8	94	78	57
5-Jun	1002.9	33	28.7	26.8	25.9	95	85	62
6-Jun	1002.6	29.7	26.7	24.6	24.6	98	89	79
7-Jun	1001.7	27.8	26.1	24.8	24.6	97	91	85
8-Jun	1000.6	30.8	28	26.5	25.4	97	86	66
9-Jun	1001.3	29.6	27.5	25.7	23.8	91	81	70
10-Jun	1001.1	30.5	27.6	26.5	24	90	81	69
11-Jun	1001.4	28.3	27.4	25.4	24	97	82	73
12-Jun	1001.7	30.7	27.7	26.1	22.2	87	73	48
13-Jun	1002.2	31.3	27.7	23.8	20	84	64	43
14-Jun	1002.6	32.1	29.1	26.2	21.4	84	64	47
15-Jun	1001.1	30.7	27.9	24.9	24.2	97	81	61
16-Jun	1001.5	32.7	29.5	26.8	25.5	94	80	66
17-Jun	1004	31.3	28.9	26.2	26.2	98	86	73
18-Jun	1003.9	32.1	28.4	26.1	26.1	99	88	66
19-Jun	1002.6	32.8	29	25.5	26	98	85	62
20-Jun	1002	29.7	28.4	26.2	26.2	98	88	76
21-Jun	1002.5	30	27.8	25.3	26	98	91	81
22-Jun	1003.4	27.6	26.1	25	25.5	99	97	89
23-Jun	1003.6	28.3	26.5	25.5	25.7	99	95	86
24-Jun	1003.8	28.8	26.6	25.2	25.7	99	94	83
25-Jun	1005.2	28.5	26.8	25.1	25.7	99	94	83
26-Jun	1005.7	34	29.6	26.4	25.4	97	79	59
27-Jun	1004.9	33.4	29.9	26.9	25.9	93	80	54
28-Jun	1003.6	33.1	29.6	27	25.4	91	79	62
29-Jun	1004.3	31	28.8	26.5	25.5	97	83	64
30-Jun	1006.9	29.9	27.9	26.4	26	97	89	76
<b>Mean</b>	1003.2	31	28.2	26	24.9	95	83	67
<b>Maximum</b>	1006.9	34	30	27.8	26.2	99	97	89
<b>Minimum</b>	1000.6	27.6	26.1	23.8	20	84	64	43

**Extract of Meteorological Observations for Tai Po Automatic Weather Station,  
June 2014**

Date	Total Rainfall (mm)	Prevailing Wind Direction (degrees)	Mean Wind (km/h)
1-Jun	*****	***	*****
2-Jun	*****	***	*****
3-Jun	*****	***	*****
4-Jun	*****	***	*****
5-Jun	*****	***	*****
6-Jun	*****	***	*****
7-Jun	*****	***	*****
8-Jun	*****	***	*****
9-Jun	*****	***	*****
10-Jun	*****	***	*****
11-Jun	*****	***	*****
12-Jun	*****	***	*****
13-Jun	*****	***	*****
14-Jun	*****	***	*****
15-Jun	*****	***	*****
16-Jun	*****	***	*****
17-Jun	*****	***	*****
18-Jun	*****	***	*****
19-Jun	*****	***	*****
20-Jun	*****	***	*****
21-Jun	*****	***	*****
22-Jun	*****	***	*****
23-Jun	*****	***	*****
24-Jun	*****	***	*****
25-Jun	*****	***	*****
26-Jun	*****	***	*****
27-Jun	*****	***	*****
28-Jun	*****	***	*****
29-Jun	*****	***	*****
30-Jun	*****	***	*****
<b>Mean</b>	-----	***	*****
<b>Total</b>	*****	---	-----
<b>Maximum</b>	*****	---	*****
<b>Minimum</b>	*****	---	*****

\*\*\* unavailable

# missing (less than 24 hourly observations a day)

Rainfall measured in increment of 0.5 mm. Amount of < 0.5 mm cannot be detected

**Extract of Meteorological Observations for Sha Tin Automatic Weather Station,  
June 2014**

Date	Mean Pressure at M.S.L. (hPa)	Air Temperature			Mean Dew Point Temperature (deg C)	Relative Humidity		
		Max. (deg C)	Mean (deg C)	Min. (deg C)		Max. (%)	Mean (%)	Min. (%)
1-Jun	1007.1	33.2	30	27.6	25.2	92	77	58
2-Jun	1005.1	32.9	30	28.2	24.8	85	74	61
3-Jun	1003.9	31.7	29	26.7	24.8	88	78	67
4-Jun	1004	33.3	29.6	25.7	24.6	94	76	57
5-Jun	1003.3	33.6	29.5	27.2	25.7	92	80	60
6-Jun	1002.9	30.9	27.2	24.9	24.4	95	85	72
7-Jun	1002.1	29.2	26.5	24.6	24.1	96	87	75
8-Jun	1001	32.7	28.7	25.7	24.9	96	81	59
9-Jun	1001.7	29.4	27.6	26	23.2	87	77	68
10-Jun	1001.6	30.5	27.8	26.2	23.6	89	78	64
11-Jun	1001.8	29.4	27.6	25.7	23.4	94	78	68
12-Jun	1002.1	31.7	28.1	25.7	21.1	90	67	40
13-Jun	1002.5	33.1	28.2	24	18.6	85	59	30
14-Jun	1003.1	33.9	29.6	26.7	20.3	84	59	41
15-Jun	1001.7	32	28.4	24.9	23.7	95	77	57
16-Jun	1002.1	32.4	29.3	25.9	25.7	94	81	70
17-Jun	1004.5	32.2	29.6	26.5	26	97	81	70
18-Jun	1004.4	32.3	29.5	26.7	25.8	98	81	63
19-Jun	1003.1	33.2	29.7	26.3	25.7	96	79	63
20-Jun	1002.5	31	28.8	25.7	25.9	94	85	73
21-Jun	1003	31.2	28.3	25.3	25.7	97	86	74
22-Jun	1003.9	28.7	26.4	24.8	25.2	99	93	81
23-Jun	1004.1	29.7	26.8	24.9	25.2	99	91	76
24-Jun	1004.2	31.3	27.4	24.8	25.3	99	89	71
25-Jun	1005.6	29.7	27.3	25.5	25.2	97	89	78
26-Jun	1006.3	33.1	29.7	26.1	25.2	97	78	55
27-Jun	1005.3	33.4	30.1	26.3	25.3	93	77	57
28-Jun	1004.1	33.4	29.9	27	25	91	76	57
29-Jun	1004.9	32.7	29.1	26.5	25	93	79	57
30-Jun	1007.4	31.2	28.9	26.9	25.4	94	82	68
<b>Mean</b>	1003.6	31.8	28.6	26	24.5	93	79	63
<b>Maximum</b>	1007.4	33.9	30.1	28.2	26	99	93	81
<b>Minimum</b>	1001	28.7	26.4	24	18.6	84	59	30

**Extract of Meteorological Observations for Sha Tin Automatic Weather Station,  
June 2014**

Date	Total Rainfall (mm)	Prevailing Wind Direction (degrees)	Mean Wind (km/h)
1-Jun	0.5	210	11.0
2-Jun	0.0	220	14.6
3-Jun	0.0	210	9.2
4-Jun	0.0	210	9.2
5-Jun	2.0	220	9.6
6-Jun	16.5	220	4.6
7-Jun	2.5	210	4.2
8-Jun	0.0#	100	4.8
9-Jun	0.0#	100	8.5
10-Jun	0.0	80	5.1
11-Jun	1.5	80	5.6
12-Jun	0.5	360	6.2
13-Jun	0.0	30	7.2
14-Jun	0.0	360	6.1
15-Jun	6.0	350	6.0
16-Jun	2.0	220	13.6
17-Jun	14.5	220	13.0
18-Jun	17.5	210	10.5
19-Jun	10.5	210	7.4
20-Jun	8.5	210	5.8
21-Jun	33.0	200	5.4
22-Jun	119.5	190	4.3
23-Jun	38.0	40	3.6
24-Jun	17.5	30	3.7
25-Jun	25.5	200	5.3
26-Jun	0.5	220	7.6
27-Jun	0.0	210	6.6
28-Jun	0.0	150	4.5
29-Jun	3.5	90	5.4
30-Jun	15.5	140	7.0
<b>Mean</b>	-----	210	7.2
<b>Total</b>	335.5#	---	-----
<b>Maximum</b>	119.5#	---	14.6
<b>Minimum</b>	0.0#	---	3.6

\*\*\* unavailable

# missing (less than 24 hourly observations a day)

Rainfall measured in increment of 0.5 mm. Amount of < 0.5 mm cannot be detected

---

---

**APPENDIX I  
IMPACT DAYTIME CONSTRUCTION NOISE  
MONITORING RESULTS AND THEIR  
GRAPHICAL PRESENTATION**

---

---

**Appendix I Impact Daytime Construction Noise Monitoring Results**

Location : NM1A (168 Shek Kwu Lung Village G/F- Façade)

Day time 07:00-19:00 hrs Normal Weekdays Impact Noise Monitoring Results

Date	Measured Noise Level for 30-min, dB(A)				Baseline Noise Level, dB(A)	Corrected Construction Noise Level, dB(A) **	Limit Level, dB(A)	Exceedance (Y/N)
	Start Time	Leq	L10	L90				
5-Jun-14	10:34	62.2	63.8	60.2	64.2	62.2	75	N
11-Jun-14	10:30	59.0	60.5	56.5	64.2	59.0	75	N
17-Jun-14	14:08	63.3	65.0	60.0	64.2	63.3	75	N
23-Jun-14	14:00	62.8	65.0	60.2	64.2	62.8	75	N

Corrected Noise Level dB(A)	
<b>Average</b>	62.1
<b>Max</b>	63.3
<b>Min</b>	59.0

Location : NM2 (38 Ha Wun Yiu G/F - Free Field)

Day time 07:00-19:00 hrs Normal Weekdays Impact Noise Monitoring Results

Date	Measured Noise Level for 30-min, dB(A)				Baseline Noise Level, dB(A)*	Corrected Construction Noise Level, dB(A) **	Limit Level, dB(A)	Exceedance (Y/N)
	Start Time	Leq*	L10*	L90*				
5-Jun-14	14:32	68.2	69.7	65.7	68.1	51.8	75	N
11-Jun-14	15:35	62.4	64.0	57.5	68.1	62.4	75	N
17-Jun-14	13:25	68.7	70.3	66.0	68.1	59.8	75	N
23-Jun-14	13:08	67.5	69.0	65.0	68.1	67.5	75	N

Corrected Noise Level dB(A)	
<b>Average</b>	63.3
<b>Max</b>	67.5
<b>Min</b>	51.8

\* +3dB(A) Façade effect correction included

\*\* Construction noise level is only calculated when Measured noise level (Leq) > Baseline noise level.

If Measured noise level < Baseline noise level, Corrected noise level = Measured noise level

**Appendix I Impact Daytime Construction Noise Monitoring Results**

Location : NM3 (Wong Shiu Chi Middle School Rooftop - Façade)

Day time 07:00-19:00 hrs Normal Weekdays Impact Noise Monitoring Results

Date	Measured Noise Level for 30-min, dB(A)				Baseline Noise Level, dB(A)	Corrected Construction Noise Level, dB(A) **	Limit Level, dB(A)#	Exceedance (Y/N)
	Start Time	Leq	L10	L90				
5-Jun-14	13:04	66.3	67.9	63.8	64.8	61.0	70	N
11-Jun-14	11:15	60.4	62.0	59.5	64.8	60.4	65	N
17-Jun-14	11:24	65.7	67.4	63.8	64.8	58.4	65	N
23-Jun-14	11:10	63.9	65.3	62.0	64.8	63.9	65	N

exam: 11-23/6

Corrected Noise Level dB(A)	
<b>Average</b>	61.4
<b>Max</b>	63.9
<b>Min</b>	58.4

Location : NM4 (Uptown Plaza Block 4 Rooftop - Façade)

Day time 07:00-19:00 hrs Normal Weekdays Impact Noise Monitoring Results

Date	Measured Noise Level for 30-min, dB(A)				Baseline Noise Level, dB(A)	Corrected Construction Noise Level, dB(A) **	Limit Level, dB(A)	Exceedance (Y/N)
	Start Time	Leq	L10	L90				
5-Jun-14	13:51	67.2	68.8	65.0	67.4	67.2	75	N
11-Jun-14	13:00	62.1	64.0	60.0	67.4	62.1	75	N
17-Jun-14	10:36	66.3	67.9	64.0	67.4	66.3	75	N
23-Jun-14	10:22	62.2	66.8	63.5	67.4	62.2	75	N

Corrected Noise Level dB(A)	
<b>Average</b>	65.0
<b>Max</b>	67.2
<b>Min</b>	62.1

# - Limit Level of 70dB(A) applies to education institutes while 65dB(A) applies during school examination period.

\*\* Construction noise level is only calculated when Measured noise level (Leq) > Baseline noise level.

If Measured noise level < Baseline noise level, Corrected noise level = Measured noise level

**Appendix I Impact Daytime Construction Noise Monitoring Results**

Location : NM5 (The Paragon Clubhouse Rooftop - Façade)

Day time 07:00-19:00 hrs Normal Weekdays Impact Noise Monitoring Results

Date	Measured Noise Level for 30-min, dB(A)				Baseline Noise Level, dB(A)	Corrected Construction Noise Level, dB(A) **	Limit Level, dB(A)	Exceedance (Y/N)
	Start Time	Leq	L10	L90				
5-Jun-14	11:16	67.7	69.3	65.0	65.2	64.1	75	N
11-Jun-14	13:50	63.4	64.5	61.5	65.2	63.4	75	N
17-Jun-14	11:16	65.7	67.0	63.0	65.2	56.1	75	N
23-Jun-14	11:05	66.5	68.0	64.0	65.2	60.6	75	N

Corrected Noise Level dB(A)	
<b>Average</b>	62.0
<b>Max</b>	64.1
<b>Min</b>	56.1

Location : NM6 (PLK Tin Ka Ping Primary School near the entrance - Free Field)

Day time 07:00-19:00 hrs Normal Weekdays Impact Noise Monitoring Results

Date	Measured Noise Level for 30-min, dB(A)				Baseline Noise Level, dB(A)*	Corrected Construction Noise Level, dB(A) **	Limit Level, dB(A)#	Exceedance (Y/N)
	Start Time	Leq*	L10*	L90*				
5-Jun-14	14:37	61.2	63.0	58.5	64.5	61.2	70	N
11-Jun-14	14:40	64.5	65.5	63.0	64.5	64.5	70	N
17-Jun-14	13:18	61.1	62.5	58.0	64.5	61.1	70	N
23-Jun-14	13:13	61.0	62.5	58.5	64.5	61.0	70	N

Corrected Noise Level dB(A)	
<b>Average</b>	62.2
<b>Max</b>	64.5
<b>Min</b>	61.0

Remarks

\* +3dB(A) Façade effect correction included

# - Limit Level of 70dB(A) applies to education institutes while 65dB(A) applies during school examination period.

\*\* Construction noise level is only calculated when Measured noise level (Leq) > Baseline noise level.

If Measured noise level < Baseline noise level, Corrected noise level = Measured noise level



**Appendix I Impact Daytime Construction Noise Monitoring Results**

Location : NM7 (Riverain Bayside Switch Room Rooftop - Façade)

Day time 07:00-19:00 hrs Normal Weekdays Impact Noise Monitoring Results

Date	Measured Noise Level for 30-min, dB(A)				Baseline Noise Level, dB(A)	Corrected Construction Noise Level, dB(A) **	Limit Level, dB(A)	Exceedance (Y/N)
	Start Time	Leq	L10	L90				
5-Jun-14	15:28	60.7	62.5	57.8	61.5	60.7	75	N
11-Jun-14	9:40	58.4	59.5	56.5	61.5	58.4	75	N
17-Jun-14	10:24	62.2	64.0	60.0	61.5	53.9	75	N
23-Jun-14	10:10	61.2	63.0	58.5	61.5	61.2	75	N


Corrected Noise Level dB(A)	
<b>Average</b>	59.3
<b>Max</b>	61.2
<b>Min</b>	53.9

Remarks


\*\* Construction noise level is only calculated when Measured noise level (Leq) > Baseline noise level.

If Measured noise level < Baseline noise level, Corrected noise level = Measured noise level


### NM1A




### NM2




### NM3



**Remarks:** (1) The monitoring station at Tai Kwong Secondary School (NM1) was relocated to 168 Shek Kwu Lung Village (NM1A) starting from 1 September 2011 due to the mentioned school was closed down;  
 (2) Measured noise level would be shown if Measured noise level (Leq) <= Baseline noise level


	<b>Environmental Team for the Widening of Tolo Highway between Island House Interchange and Tai Hang - Investigation</b>	SCALE	N.T.S.	DATE	Jul-14
		CHECK	ENFL	DRAWN	JCYK
	Graphical Presentation of Impact Daytime Construction Noise Monitoring Results	JOB NO.	60102979	APPENDIX No.	I
					-

### NM4




0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
3	3	3	3	4	4	4	4	4	5	5	5	5	6	6	6	6
/	/	/	/	/	/	/	/	/	/	/	/	/	/	/	/	/
0	1	1	2	0	1	1	2	2	0	1	1	3	0	1	1	2
6	2	8	4	4	0	6	2	8	8	3	9	0	5	1	7	3
/	/	/	/	/	/	/	/	/	/	/	/	/	/	/	/	/
1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1
4	4	4	4	4	4	4	4	4	4	4	4	4	4	4	4	4

### NM5




0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
3	3	3	3	4	4	4	4	4	5	5	5	5	6	6	6	6
/	/	/	/	/	/	/	/	/	/	/	/	/	/	/	/	/
0	1	1	2	0	1	1	2	2	0	1	1	3	0	1	1	2
6	2	8	4	4	0	6	2	8	8	3	9	0	5	1	7	3
/	/	/	/	/	/	/	/	/	/	/	/	/	/	/	/	/
1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1
4	4	4	4	4	4	4	4	4	4	4	4	4	4	4	4	4

### NM6




0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
3	3	3	3	4	4	4	4	4	5	5	5	5	6	6	6	6
/	/	/	/	/	/	/	/	/	/	/	/	/	/	/	/	/
0	1	1	2	0	1	1	2	2	0	1	1	3	0	1	1	2
6	2	8	4	4	0	6	2	8	8	3	9	0	5	1	7	3
/	/	/	/	/	/	/	/	/	/	/	/	/	/	/	/	/
1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1
4	4	4	4	4	4	4	4	4	4	4	4	4	4	4	4	4

Remark: Measured noise level would be shown if Measured noise level (Leq) <= Baseline noise level

	<b>Environmental Team for the Widening of Tolo Highway between Island House Interchange and Tai Hang - Investigation</b>	SCALE	N.T.S.	DATE	Jul-14	
		CHECK	ENFL	DRAWN	JCYK	
	Graphical Presentation of Impact Daytime Construction Noise Monitoring Results	JOB NO.	60102979	APPENDIX No.	I	Rev.

# NM7



0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
3	3	3	3	4	4	4	4	4	5	5	5	5	6	6	6	6
/	/	/	/	/	/	/	/	/	/	/	/	/	/	/	/	/
0	1	1	2	0	1	1	2	2	0	1	1	3	0	1	1	2
6	2	8	4	4	0	6	2	8	8	3	9	0	5	1	7	3
/	/	/	/	/	/	/	/	/	/	/	/	/	/	/	/	/
1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1
4	4	4	4	4	4	4	4	4	4	4	4	4	4	4	4	4

**Remark:** Measured noise level would be shown if Measured noise level (Leq) <= Baseline noise level



<b>Environmental Team for the Widening of Tolo Highway between Island House Interchange and Tai Hang - Investigation</b>	SCALE	N.T.S.	DATE	Jul-14
	CHECK	ENFL	DRAWN	JCYK
	Graphical Presentation of Impact Daytime Construction Noise Monitoring Results	JOB NO. 60102979	APPENDIX No. I	Rev. -

---

---

**APPENDIX J  
EVENT ACTION PLAN**

---

---

## Appendix J – Event Action Plan

### Event / Action Plan for Air Quality

Event	Action			
	ET Leader	IEC	ER	Contractor
<b>Action Level</b>				
Exceedance for one sample	<ol style="list-style-type: none"> <li>1. Identify source;</li> <li>2. Inform IEC and ER;</li> <li>3. Repeat measurement to confirm finding;</li> <li>4. Increase monitoring frequency to daily.</li> </ol>	<ol style="list-style-type: none"> <li>1. Check monitoring data submitted by ET;</li> <li>2. Check Contractor's working method.</li> </ol>	<ol style="list-style-type: none"> <li>1. Notify Contractor.</li> </ol>	<ol style="list-style-type: none"> <li>1. Rectify any unacceptable practice;</li> <li>2. Amend working methods if appropriate.</li> </ol>
Exceedance for two or more consecutive samples	<ol style="list-style-type: none"> <li>1. Identify source;</li> <li>2. Inform IEC and ER;</li> <li>3. Repeat measurements to confirm findings;</li> <li>4. Increase monitoring frequency to daily;</li> <li>5. Discuss with IEC and Contractor on remedial actions required;</li> <li>6. If exceedance continues, arrange meeting with IEC and ER;</li> <li>7. If exceedance stops, cease additional monitoring.</li> </ol>	<ol style="list-style-type: none"> <li>1. Check monitoring data submitted by ET;</li> <li>2. Check Contractor's working method;</li> <li>3. Discuss with ET and Contractor on possible remedial measures;</li> <li>4. Advise the ER on the effectiveness of the proposed remedial measures;</li> <li>5. Supervise Implementation of remedial measures.</li> </ol>	<ol style="list-style-type: none"> <li>1. Confirm receipt of notification of failure in writing;</li> <li>2. Notify Contractor;</li> <li>3. Ensure remedial measures properly implemented.</li> </ol>	<ol style="list-style-type: none"> <li>1. Submit proposals for remedial actions to IEC within 3 working days of notification;</li> <li>2. Implement the agreed proposals;</li> <li>3. Amend proposal if appropriate.</li> </ol>

Event / Action Plan for Air Quality

Event Action Level	Action			
	ET Leader	IEC	ER	Contractor
<b>Limit Level</b>				
Exceedance for one sample	<ol style="list-style-type: none"> <li>1. Identify source;</li> <li>2. Inform IEC, ER, Contractor and EPD;</li> <li>3. Repeat measurement to confirm finding;</li> <li>4. Increase monitoring frequency to daily;</li> <li>5. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results.</li> </ol>	<ol style="list-style-type: none"> <li>1. Check monitoring data submitted by ET;</li> <li>2. Check Contractor's working method;</li> <li>3. Discuss with ET and Contractor on possible remedial measures;</li> <li>4. Advise ER on the effectiveness of the proposed remedial measures;</li> <li>5. Supervise implementation of remedial measures.</li> </ol>	<ol style="list-style-type: none"> <li>1. Confirm receipt of notification of exceedance in writing;</li> <li>2. Notify Contractor;</li> <li>3. Ensure remedial measures properly implemented.</li> </ol>	<ol style="list-style-type: none"> <li>1. Take immediate action to avoid further exceedance;</li> <li>2. Submit proposals for remedial actions to IEC within 3 working days of notification;</li> <li>3. Implement the agreed proposals;</li> <li>4. Amend proposal if appropriate.</li> </ol>
Exceedance for two or more consecutive samples	<ol style="list-style-type: none"> <li>1. Notify IEC, ER, Contractor and EPD;</li> <li>2. Identify source;</li> <li>3. Repeat measurement to confirm findings;</li> <li>4. Increase frequency to daily;</li> <li>5. Analyse Contractor's working procedures to determine possible mitigation to be;</li> <li>6. Arrange meeting with IEC and ER to discuss the remedial actions to be taken;</li> <li>7. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results;</li> <li>8. If exceedance stops, cease additional monitoring.</li> </ol>	<ol style="list-style-type: none"> <li>1. Discuss amongst ER, ET, and Contractor on the potential remedial actions;</li> <li>2. Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise ER accordingly;</li> <li>3. Supervise the implementation of remedial measures.</li> </ol>	<ol style="list-style-type: none"> <li>1. Confirm receipt of notification of exceedance in writing;</li> <li>2. Notify Contractor;</li> <li>3. In consultation with the IEC, agree with the Contractor on the remedial measures to be implemented;</li> <li>4. Ensure remedial measures properly implemented;</li> <li>5. If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated.</li> </ol>	<ol style="list-style-type: none"> <li>1. Take immediate action to avoid further exceedance;</li> <li>2. Submit proposals for remedial actions to IEC within 3 working days of notification;</li> <li>3. Implement the agreed proposals;</li> <li>4. Resubmit proposals if problem still not under control;</li> <li>5. Stop the relevant portion of works as determined by ER until the exceedance is abated.</li> </ol>

Event / Action Plan for Noise Impact

Event Limit Level	Action			
	ET Leader	IEC	ER	Contractor
Action Level	<ol style="list-style-type: none"> <li>1. Notify IEC and the Contractor.</li> <li>2. Carry out investigation.</li> <li>3. Report the results of investigation to IEC and the Contractor.</li> <li>4. Discuss with the Contractor and formulate remedial measures.</li> <li>5. Increase monitoring frequency to check mitigation effectiveness.</li> </ol>	<ol style="list-style-type: none"> <li>1. Review with analysed results submitted by ET.</li> <li>2. Review the proposed remedial measures by the Contractor and advise ER accordingly.</li> <li>3. Supervise the implement of remedial measures.</li> </ol>	<ol style="list-style-type: none"> <li>1. Confirm receipt of notification of failure in writing.</li> <li>2. Notify the Contractor.</li> <li>3. Require the Contractor to propose remedial measures for the analysed noise problem.</li> <li>4. Ensure remedial measures are properly implemented.</li> </ol>	<ol style="list-style-type: none"> <li>1. Submit noise mitigation proposals to IEC.</li> <li>2. Implement noise mitigation proposals.</li> </ol>
Limit Level	<ol style="list-style-type: none"> <li>1. Notify, IEC, ER, EPD and the Contractor.</li> <li>2. Identify the source.</li> <li>3. Repeat measurement to confirm findings.</li> <li>4. Increase monitoring frequency.</li> <li>5. Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented.</li> <li>6. Inform IEC, ER, and EPD the causes &amp; actions taken for the exceedances.</li> <li>7. Assess effectiveness of the Contractor's remedial actions and keep IEC, EPD and ER informed of the results.</li> <li>8. If exceedance stops, cease additional monitoring.</li> </ol>	<ol style="list-style-type: none"> <li>1. Discuss amongst ER, ET Leader and the Contractor on the potential remedial actions.</li> <li>2. Review the Contractor's remedial actions whenever necessary to assure their effectiveness and advise ER accordingly.</li> <li>3. Supervise the implementation of remedial measures.</li> </ol>	<ol style="list-style-type: none"> <li>1. Confirm receipt of notification of failure in writing.</li> <li>2. Notify the Contractor.</li> <li>3. Require the Contractor to propose remedial measures for the analysed noise problem.</li> <li>4. Ensure remedial measures are properly implemented.</li> <li>5. If exceedance continues, consider what activity of the work is responsible and instruct the Contractor to stop that activity of work until the exceedance is abated.</li> </ol>	<ol style="list-style-type: none"> <li>1. Take immediate action to avoid further exceedance.</li> <li>2. Submit proposals for remedial actions to IEC within 3 working days of notification.</li> <li>3. Implement the agreed proposals.</li> <li>4. Resubmit proposals if problem still not under control.</li> <li>5. Stop the relevant activity of works as determined by the ER until the exceedance is abated.</li> </ol>



---

---

**APPENDIX K  
SITE INSPECTION SUMMARIES**

---

---

## EM&A Environmental Inspection Record

WIDENING OF TOLO HIGHWAY (STAGE 1)  
BETWEEN ISLAND HOUSE INTERCHANGE AND TAI HANG - INVESTIGATION



### Site Inspection Summary

#### Inspection Information

Contract No.	HY/2008/09 (Between Island House Interchange and Ma Wo)
Date:	4 June 2014
Time:	14:00
Inspection No.:	447

#### Non-compliance

Nil

#### Observations

##### Follow Up Observations

Nil.

##### New Observations

1. Waste batteries were observed on the ground. The Contractor should collect and dispose of the unwanted batteries properly.

#### Remarks

Nil

## EM&A Environmental Inspection Record

WIDENING OF TOLO HIGHWAY (STAGE 1)  
BETWEEN ISLAND HOUSE INTERCHANGE AND TAI HANG - INVESTIGATION



### Inspection Information

Contract No.	HY/2009/08 (Between Ma Wo and Tai Hang)
Date:	5 June 2014
Time:	14:00
Inspection No.:	448

### Non-compliance

Nil
-----

### Observations

<p><u>Follow Up Observations</u></p> <ol style="list-style-type: none"><li>1. General refuse was removed (Closed).</li><li>2. Muddy water and sand were cleared, and the drainage system was protected after reinstatement (Closed).</li><li>3. Chemicals on the ground were removed (Closed).</li></ol> <p><u>New Observations</u></p> <ol style="list-style-type: none"><li>4. Silt and grit were observed in the drains and the U-channel was observed to be obstructed. The Contractor should remove the deposited materials in the U-channel regularly.</li></ol>
--

### Remarks

Nil
-----



## EM&A Environmental Inspection Record

WIDENING OF TOLO HIGHWAY (STAGE 1)  
BETWEEN ISLAND HOUSE INTERCHANGE AND TAI HANG - INVESTIGATION



### Inspection Information

Contract No.	HY/2009/08 (Between Ma Wo and Tai Hang)
Date:	12 June 2014
Time:	14:00
Inspection No.:	450

### Non-compliance

Nil
-----

### Observations

<p><u>Follow Up Observations</u></p> <p>1. Silt was removed from the U-channel (Closed).</p> <p><u>New Observations</u></p> <p>Nil.</p> <p><u>Reminders</u></p> <p>Exposed working area was observed. The Contractor was reminded to enhance preventive measures for rainstorm protection to prevent silt from depositing in the river nearby.</p> <p>Moreover, mud trails were observed on the access road. The Contractor was reminded to clear the mud trails on the access road.</p>
--

### Remarks

Nil
-----

## EM&A Environmental Inspection Record

WIDENING OF TOLO HIGHWAY (STAGE 1)  
BETWEEN ISLAND HOUSE INTERCHANGE AND TAI HANG - INVESTIGATION



### Inspection Information

Contract No.	HY/2008/09 (Between Island House Interchange and Ma Wo)
Date:	18 June 2014
Time:	09:00
Inspection No.:	451

### Non-compliance

Nil
-----

### Observations

<p><u>Follow Up Observations</u></p> <p>Nil.</p>
<p><u>New Observations</u></p> <p>Nil.</p>

### Remarks

Nil
-----

## EM&A Environmental Inspection Record

WIDENING OF TOLO HIGHWAY (STAGE 1)  
BETWEEN ISLAND HOUSE INTERCHANGE AND TAI HANG - INVESTIGATION



### Inspection Information

Contract No.	HY/2009/08 (Between Ma Wo and Tai Hang)
Date:	19 June 2014
Time:	14:00
Inspection No.:	452

### Non-compliance

Nil
-----

### Observations

<p><u>Follow Up Observations</u></p> <p>Nil.</p> <p><u>New Observations</u></p> <p>1. Mud was observed on the public road outside Gate 30. The Contractor should clear the mud regularly and ensure vehicles have their wheels washed before they leave the site.</p>
---

### Remarks

Nil
-----

## EM&A Environmental Inspection Record

WIDENING OF TOLO HIGHWAY (STAGE 1)  
BETWEEN ISLAND HOUSE INTERCHANGE AND TAI HANG - INVESTIGATION



### Inspection Information

Contract No.	HY/2008/09 (Between Island House Interchange and Ma Wo)
Date:	25 June 2014
Time:	09:00
Inspection No.:	453

### Non-compliance

Nil
-----

### Observations

<p><u>Follow Up Observations</u></p> <p>Nil.</p>
<p><u>New Observations</u></p> <p>Nil.</p>

### Remarks

Nil
-----



## EM&A Environmental Inspection Record

WIDENING OF TOLO HIGHWAY (STAGE 1)  
BETWEEN ISLAND HOUSE INTERCHANGE AND TAI HANG - INVESTIGATION



### Inspection Information

Contract No.	HY/2009/08 (Between Ma Wo and Tai Hang)
Date:	26 June 2014
Time:	14:00
Inspection No.:	454

### Non-compliance

Nil

### Observations

#### Follow Up Observations

1. Mud was cleared on the public road outside Gate 30 (Closed).

#### New Observations

2. Water was observed in plastic containers. The Contractor should clear the water to prevent mosquito breeding.
3. Mud was observed on the footpath. The Contractor should clear the mud regularly.
4. A water hose was disconnected and water spilled on the footpath. The Contractor should clear the mud washed onto the footpath.

### Remarks

Nil

---

---

**APPENDIX L  
STATISTICS ON COMPLAINTS,  
NOTIFICATION OF SUMMONS AND  
SUCCESSFUL PROSECUTIONS**

---

---

## Appendix L

### Statistics on Complaints, Notifications of Summons and Successful Prosecutions

	<b>Date Received</b>	<b>Subject</b>	<b>Status</b>	<b>Total no. followed up by ET this month</b>	<b>Total no. followed up by ET since project commencement</b>
<b>Environmental complaints</b>	23 June 2014	EPD referred a complaint concerning a construction site of the Widening of Tolo Highway Project (Stage 1) near Wan Tau Tong Estate, opposite to Hong Kong Teachers' Association Lee Heng Kwei Secondary School, on 23 June 2014.	Closed	1	39
<b>Notification of summons</b>	-	-	-	0	0
<b>Successful Prosecutions</b>	-	-	-	0	0