



**ACUITY**  
SUSTAINABILITY  
CONSULTING LIMITED



Website: [www.acuityhk.com](http://www.acuityhk.com)



Unit E, 12/F, Ford Glory Plaza  
Nos. 37-39 Wing Hong Street,  
Cheung Sha Wan, Kowloon.



Tel.: (852) 2698 6833  
Fax.: (852) 2698 9383

**Contract No. AL G513**

**Expansion of Wo Hop Shek Crematorium**

**Monthly EM&A Report No.21**  
**(Period from 01 November to 30 November 2021)**

Document No.

|           |   |              |   |                |   |                |
|-----------|---|--------------|---|----------------|---|----------------|
| ASCL      | / | 2018028      | / | 0021           | / | A              |
| Publisher |   | Project Code |   | Sequential No. |   | Revision Index |

|           | Prepared by:              | Reviewed by:              | Certified by:             |
|-----------|---------------------------|---------------------------|---------------------------|
| Name      | Philip CHAN               | F.C. TSANG                | Kevin LI                  |
| Position  | Environmental Team Member | Environmental Team Member | Environmental Team Leader |
| Signature |                           |                           |                           |
| Date:     | 07/12/2021                | 07/12/2021                | 07/12/2021                |

## REVISION HISTORY

| <b>REV.</b> | <b>DESCRIPTION OF MODIFICATION</b> | <b>DATE</b> |
|-------------|------------------------------------|-------------|
| A           | First Issue for Comments           | 07 DEC 2021 |

## CONTENTS

|   |    |
|---|----|
| Executive Summary .....   | 1  |
| 1. Basic Project Information.....   | 3  |
| 2. Monitoring Results.....  | 9  |
| 3. Waste .....  | 14 |
| 4. Ecological Monitoring .....  | 18 |
| 5. Landscape And Visual Impacts.....  | 18 |
| 6. Summary of Monitoring Exceedance, Complaints, Notification of Summons and Prosecutions ..... | 19 |
| 7. EM&A Site Inspection.....  | 21 |
| 8. Future Key Issues.....   | 23 |
| 9. Conclusions and Recommendations.....   | 24 |
| <br>  |    |
| Appendix A Master Programme   |    |
| Appendix B Work Area for the Contract No. AL G513   |    |
| Appendix C Summary of Implementation Status of Environmental Mitigation                         |    |
| Appendix D Impact Monitoring Schedule of the Reporting Month                                    |    |
| Appendix E Event/Action Plan for Dust Exceedance  |    |
| Appendix F Dust Monitoring Equipment Calibration Certificate                                    |    |
| Appendix G The Certification of Laboratory with HOKLAS Accredited Analytical Tests              |    |
| Appendix H Location Plan of Air Quality Monitoring Station                                      |    |
| Appendix I Dust Monitoring Data   |    |
| Appendix J Waste Flow Table   |    |
| Appendix K Site Inspection Proforma   |    |
| Appendix L Statistics on Complaint, Notifications of Summons and Successful Prosecutions        |    |
| Appendix M Impact Monitoring Schedule of Next Reporting Month                                   |    |
| Appendix N Transportation Routes to/from the site   |    |
| Appendix O Lab Report   |    |

## EXECUTIVE SUMMARY

### INTRODUCTION

- A1. The Project, Expansion of Wo Hop Shek Crematorium, is a Designated Project under the Environmental Impact Assessment Ordinance (Cap. 499) (EIAO) and is currently governed by a Environmental Permit (EP No. EP – 329/2009) for the construction and operation of the Project.
- A2. In accordance with the Environmental Monitoring and Audit (EM&A) Manual for the Project, EM&A works for air quality monitoring and waste management should be carried out by Environmental Team (ET), Acuity Sustainability Consulting Limited (ASCL), during the construction phase of the Project.
- A3. This is the 21<sup>st</sup> Monthly EM&A Report, prepared by ASCL, for the Project summarizing the monitoring results and audit findings of the EM&A programme at and around Wo Hop Shek Crematorium during the reporting period from 01 November 2021 to 30 November 2021.
- A4. The EM&A programme for this contract has covered environmental monitoring on construction dust level at selected NSRs and Contractor's environmental performance auditing in the aspects of construction dust, construction noise, water quality, waste management, Landscape and Visual and Ecology.

### SUMMARY OF MAIN WORKS UNDERTAKEN & KEY MITIGATION MEASURES IMPLEMENTED

- A5. Key activities carried out in this reporting period for the Project included the following:
- ◆ Fitting out
    1. Interior fitting out works
    2. Suspended Ceilings
    3. Steel and metal works
  - ◆ Construction to pedestrian pavement
- A6. The major environmental impacts brought by the above construction works include:
- ◆ Construction noise generation from fitting out and pedestrian pavement activities
  - ◆ Wastewater generation from pedestrian pavement activities
  - ◆ Waste generation from fitting out and pedestrian pavement activities
- A7. The key environmental mitigation measures implemented for the Project in this reporting period associated with the above construction works include:
- ◆ Reducing noise from equipment and machinery on-site by enclosing the construction site with plastic barrier and moving equipment and machinery inside the constructed building
  - ◆ Treatment of wastewater from pedestrian pavement activities through sedimentation tank, wastewater was reused on-site and was not discharged
  - ◆ Sorting and storage of general refuse and construction waste

### SUMMARY OF EXCEEDANCE & INVESTIGATION & FOLLOW-UP

A8. No project-related exceedance in air quality monitoring, including 24-hour TSP and 1-hour TSP of the Action Level was recorded during the reporting period.

A9. Weekly site inspections of the construction work by ET were carried out on 03, 12, 17 and 24 November 2021 to audit the mitigation measures implementation status. Observations were recorded in the site inspection checklists and provided to the contractors together with the appropriate follow-up actions where necessary.

### COMPLAINT HANDLING AND PROSECUTION

A10.No project-related environmental complaint was received during the reporting period.

A11.Neither notifications of summons nor prosecution was received for the Project.

### REPORTING CHANGE

A12.There was no change to be reported that may affect the on-going EM&A programme.

### SUMMARY OF UPCOMING KEY ISSUES AND KEY MITIGATION MEASURES

A13.Key activities anticipated in the next reporting period for the Project will include the following:

- ◆ Fitting out
  1. Steel and metal works
  2. Interior fitting works
- ◆ Construction to pedestrian pavement
- ◆ Re-instate to pedestrian pavement & EVA

A14.The major environmental impacts brought by the above construction works will include:

- ◆ Construction noise generation from fitting out and pedestrian pavement activities
- ◆ Wastewater generation from pedestrian pavement activities
- ◆ Waste generation from fitting out and pedestrian pavement activities

A15. The key environmental mitigation measures for the Project in the coming reporting period associated with the above construction works will include:

- ◆ Reducing noise from equipment and machinery on-site by enclosing the construction site with plastic barrier and moving equipment and machinery inside the constructed building
- ◆ Treatment of wastewater from pedestrian pavement activities through sedimentation tank, wastewater would be reused on-site and not be discharged
- ◆ Sorting and storage of general refuse and construction waste

## **1. BASIC PROJECT INFORMATION**

### **1.1. BACKGROUND**

The Food and Environmental Hygiene Department (FEHD) is responsible for the operation of public crematorium in Hong Kong including the Cremators at Wo Hop Shek Crematorium pursuant to Environmental Permit No. EP-329/2009. The existing Wo Hop Shek Crematorium (WHSC) was re-provisioned in February 2013. It comprises six body cremators, one bone cremator and three service halls. At the design stage, areas had already been reserved for the addition of two body cremators and one service hall. In order to cope with increasing demand for cremation sessions, Expansion of Wo Hop Shek Crematorium (the Project) is being taken forward in this juncture. This Project shall provide two new cremators at WHSC and one service hall for commissioning. Architectural Services Department (ArchSD) acts as the works agent for FEHD, is responsible for the project management of the project.

The Project consists of three construction phases. Phase I of the project was substantially completed in October 2012 while Phase II of the project was substantially completed in November 2013. The Project has been re-initiated as Phase III and Shing Hing Construction Co. Ltd. (the Contractor) has been awarded the construction contract for the Project with contract no. AL G513.

The scope of the Project comprises provision of:


- ◆ Two new body cremators;
- ◆ One new multi-purpose service hall;
- ◆ A full range of ancillary facilities; and
- ◆ Addition, alteration and modification works that are necessary for the additional cremators and service hall.

### **1.2. THE REPORTING SCOPE**

This is the 21<sup>st</sup> Monthly EM&A Report for the Project which summarizes the key findings of the EM&A programme during the reporting period from 01 November to 30 November 2021.

### **1.3. PROJECT ORGANIZATION**

The Project Organization structure for Construction Phase is presented in Figure 1.1.



↔ Line of Communication

**Figure 1.1 Project Organization Chart**

Contact details of the key personnel are presented in Table 1.1 below:

**Table 1.1 Contact Details of Key Personnel**

| Party                                    | Position                                | Name        | Telephone no. |
|--|---|-------------|---------------|
| Shing Hing Construction Co Ltd           | Site Agent                              | M.Y. Wong   | 2807-4665     |
| Acuity Sustainability Consulting Limited | Environmental Team Leader               | Kevin Li    | 2698-6833     |
| Ove Arup & Partners Hong Kong Ltd        | Independent Environmental Checker (IEC) | Franki Chiu | 2268-3207     |

**1.4. SUMMARY OF CONSTRUCTION WORKS**

Details of the major construction activities undertaken in this reporting period are shown in Table 1.2 below. The construction programme is presented in **Appendix A**.

**Table 1.2 Summary of the Construction Activities Undertaken during the Reporting Month**

| Reporting Month | Construction Activities   |
|-----------------|---|
| November 2021   | <p>1. Fitting out</p>  |



|  |  |
|--|--|
|  | <p>2. Construction to pedestrian pavement</p>  |
|--|--|

### 1.5. SUMMARY OF ENVIRONMENTAL STATUS

Environmental permit (EP) conditions under the EIAO, submission status under the EP and implementation status of mitigation measures had been reviewed and implemented on schedule. The status of required submissions under the EP (EP-329/2009) as of the reporting period for the Project are summarised in Table 1.3. The Condition 2.4 under the EP (EP-329/2009) was conducted not in this stage of the project.

**Table 1.3 Summary of Status of Required Submission for EP-329/2009 for the Project**

| EP/FEP Condition<br>(EP-329/2009) | Submission   | Submission date |
|-----------------------------------|--|-----------------|
| Condition 1.12                    | Notification of Commencement Date of Construction of the Project | 14 Mar 2020     |
| Condition 2.3                     | Inception Report   | 13 Mar 2019     |
| Condition 2.5                     | Landscape Plan with Tree Preservation Proposal                   | 14 Feb 2018     |
| Condition 5.2a                    | Baseline Monitoring Report                                       | 21 Jan 2020     |
| Condition 5.2b                    | Alternative Air Quality Monitoring Station                       | 05 Oct 2019     |
| Condition 5.4                     | Monthly EM&A Report<br>(November 2021)                           | 14 Dec 2021     |

A summary of the valid permits, licences, and /or notifications on environmental protection for this Project is presented in Table 1.4.

**Table 1.4 Summary of the Status of Valid Environmental Licence, Notification, Permit and Documentations**

| Permit/ Licences/ Notification  | Reference           | Validity Period           | Remarks |
|---|---------------------|---------------------------|---------|
| Environmental Permit  | EP-329/2009         | Throughout the Contract   | -       |
| Notification of Construction Works under the Air Pollution Control (Construction Dust) Regulation (Form NA) | Ref. Number: 455614 | Throughout the Contract   | -       |
| Wastewater Discharge Licence  | WT00034798-2019     | 10 Oct 2020 – 31 Oct 2024 | -       |
| Chemical Waste Producer Registration  | 5213-632-S4245-01   | Throughout the Contract   | -       |
| Construction Noise Permit (24 hours) (Renewal)  | GW-RN0401-21        | 13 Jul 2021 – 12 Jan 2022 | -       |
| Billing Account for Disposal of Construction Waste  | 7032841             | Throughout the Contract   | -       |

The status for all environmental aspects is presented in Table 1.5.

**Table 1.5 Summary of Status for Key Environmental Aspects under the Updated EM&A Manual**

| Parameters  | Status  |
|---|---|
| Dust  |   |
| Baseline Monitoring   | The baseline dust monitoring result has been reported in Baseline Monitoring Report and submitted to EPD under EP Condition 5.2a. |
| Impact Monitoring   | On-going  |
| Waste Management  |   |
| Mitigation Measures in Waste Monitoring Plan  | On-going  |
| Environmental Audit   |   |
| Site Inspection covering Measures of Air Quality, Noise, Water Quality, Waste, Ecological Quality, Landscape and Visual | On-going  |

Other than the EM&A work by ET, environmental briefings, trainings and regular environmental management meetings were conducted, in order to enhance environmental awareness and closely monitor the environmental performance of the contractors.

The EM&A programme has been implemented in accordance with the recommendations presented in the approved EIA Report and the Updated EM&A Manual. A summary of implementation status of the environmental mitigation measures for the construction phase of the Project during the reporting period is provided in **Appendix C**.

## 2. MONITORING RESULTS

### 2.1. MONITORING PARAMETERS

The impact monitoring had been carried out in accordance with section 2.6 of the approved EM&A Manual to determine the 1-hour and 24-hour total suspended particulates (TSP) levels at the monitoring locations in the reporting month.

The sampling frequency of at least once in every 6 days, shall be strictly observed at the monitoring stations for 24-hour TSP monitoring. For 1-hour TSP monitoring, the sampling frequency of at least 3 times in every 6 days should be undertaken when the highest dust impact occurs.

General meteorological conditions (wind speed, direction and precipitation) and notes regarding any significant adjacent dust producing sources had also been recorded throughout the impact monitoring period.

### 2.2. MONITORING EQUIPMENT

1-hour TSP levels and 24-hour TSP had been measured with direct reading dust meter and High Volume Samplers respectively. It has been demonstrated its capability in achieving comparable results with high volume sampling method as set out in the Title 40 of the Code of Federal Regulations, Chapter 1 (Part 50).

The 1-hour TSP meter was calibrated by the manufacturer prior to purchasing. Zero response of the instrument was checked before and after each monitoring event. Operation of the 1-hour TSP meter followed manufacturer's Operation and Service Manual. The 24-hour TSP meter was calibrated against firmware 80570-8100-V1.0.4, annually. Operation of the 24-hour TSP meter followed manufacturer's Operation and Service Manual. Valid calibration certificate of dust monitoring equipment is attached in **Appendix F**.

A summary of the equipment that was deployed for the 24- hour averaged monitoring is shown in Table 2.1. The TSP monitoring was conducted as per the schedule presented in **Appendix D**.

The equipment used for 1-hour TSP and 24-hour TSP measurement and calibration are summarised in Table 2.1

**Table 2.1 Construction Dust Monitoring Equipment**

| Monitoring Parameter | Monitoring Equipment         | Serial Number | Date of Calibration |
|----------------------|------------------------------|---------------|---------------------|
| 1-hour TSP           | LD-5R Digital Dust Indicator | 761173        | 01 Jul 2021         |
| 1-hour TSP           | LD-5R Digital Dust Indicator | 761174        | 01 Jul 2021         |
| 24-hour TSP          | TE-5170X High Volume Sampler | 1049          | 02 & 19 Nov 2021    |
| 24-hour TSP          | TE-5170X High Volume Sampler | 1050          | 02 & 19 Nov 2021    |

| Monitoring Parameter | Monitoring Equipment     | Serial Number | Date of Calibration |
|----------------------|--------------------------|---------------|---------------------|
| 24-hour TSP          | TE-5028A Calibration Kit | 3702          | 03 Aug 2021         |

### 2.3. MONITORING METHODOLOGY AND QA/QC RESULTS

The 1-hour TSP monitor, portable dust meters (Sibata Digital Dust Indicator Model LD-5R) was used for the impact monitoring. The 1-hour TSP meters provides a real time 1-hour TSP measurement based on 90° light scattering. Three 1-hour TSP level were logged per every six days.

The 24-hour TSP monitor, High Volume Samplers (Tisch TE-5170X High Volume Air Sampler) were used for the impact monitoring. The 24-hour TSP monitoring consists of the following:

- ◆ The HVS was set at the monitoring location, with electricity supply connected and secured;
- ◆ HVS was calibrated before commencing the 1<sup>st</sup> measurement;
- ◆ The filter paper was weight and provided by HOKLAS lab (Acumen Laboratory and Testing Limited and ALS Technichem (HK) Pty Ltd) before and after the sampling. Certificate of HOKLAS accredited laboratory can be referred to **Appendix G**;
- ◆ The airflow over time during sampling process was recorded by the HVS.

HVSs was free-standing with no obstruction. The following criteria were considered in the installation of the HVS:

- ◆ Appropriate support to secure the samples against gusty wind needed to be provided the monitoring station;
- ◆ A minimum of 2m separation from walls, parapets and penthouses was required for rooftop samplers;
- ◆ No furnace or incinerator flues was nearby;
- ◆ Airflow around the sampler was unrestricted; and
- ◆ Permission could be obtained to set up the samplers and gain access to the monitoring station.

#### Preparation of Filter Papers

- ◆ Glass fiber filters were labelled and sufficient filters that were clean and without pinholes were selected;
- ◆ All filters were equilibrated in the conditioning environment for 24 hours before weighing. The conditioning environment temperature was around 25°C and not varied by more than ±3°C; the relative humidity (RH) was 40%; and

- ◆ Acumen Laboratory and Testing Limited and ALS Technichem (HK) Pty Limited, as HOKLAS accredited laboratory, implemented comprehensive quality assurance and quality control programmes on the filters.

#### Field Monitoring

- ◆ The power supply was checked to ensure that the HVS was working properly;
- ◆ The filter holder and area surrounding the filter were cleaned;
- ◆ The filter holder was removed by loosening the foul bolts and a new filter, with stamped number upward, on a supporting screen was aligned carefully;
- ◆ The filter was properly aligned on the screen so that the gasket formed an airtight seal on the outer edges of the filter;
- ◆ The swing bolts were fastened to hold the filter holder down to the frame. The pressure applied should be sufficient to avoid air leakage at the edges;
- ◆ The shelter lid was closed and secured with an aluminum strip;
- ◆ The HVS was warmed- up for about 5 minutes to establish run- temperature conditions;
- ◆ A new flow rate record sheet was inserted into the flow recorder;
- ◆ The flow rates of the HVS was checked and adjusted to between 1.13-1.19 m<sup>3</sup>min<sup>-1</sup>, which was within the range specified in the EM&A Manual (i.e. 0.6- 1.7 m<sup>3</sup>min<sup>-1</sup>);
- ◆ The programmable timer was set for a sampling period of 24 hours ±hour, and the starting time, weather condition and filter number were recorded;
- ◆ The initial elapsed time was recorded;
- ◆ At the end of sampling, the sampled filter was removed carefully and folded in half so that only surfaces with collected particulate matter were in contact;
- ◆ The filter paper was placed in a clean plastic envelope and sealed; all monitoring information was recorded on a standard data sheet and
- ◆ The filters were sent to (Acumen Laboratory and Testing Ltd and ALS Technichem (HK) Pty Ltd) for analysis.

#### Maintenance and Calibration

- ◆ The HVS and their accessories were maintained in a good working condition. For example, motor brushes were replaced routinely and electrical wiring was checked to ensure a continuous power supply; and
- ◆ The flow rate of each HVS with mass flow controller was calibrated using an orifice calibrator, Initial calibrations of the dust monitoring equipment were conducted upon installation and prior to commissioning. Five-point calibration was carried

out for HVS using TE-5025 Calibration Kit. HVS is calibrated bimonthly. The calibration records for the HVS is given in **Appendix F**.

#### Wind Data Monitoring

- ♦ The wind speed has been recorded from Hong Kong Observatory- Tai Po Kau meteorological station, along with portable wind speed meter stand by as back up if malfunction occurred or data was not recorded from HKO.

#### 2.4. MONITORING LOCATIONS

Due to the disagreement of occupants in establishment of air quality monitoring station at their private permits, both of the original proposed dust monitoring locations were rejected. Two alternative air monitoring stations Fung Kai Liu Yun Sum Memorial School and Fanling Government School had been proposed by ET and approved by IEC. Two designated air monitoring locations were identified and agreed with IEC and EPD. Details of air monitoring stations are described in Table 2.2. The location plan of air quality monitoring stations is shown in **Appendix H**.

**Table 2.2 Location of the Dust Monitoring Stations**

| Air Quality Monitoring Station | Dust Monitoring Station              |
|--------------------------------|--------------------------------------|
| A10                            | Fung Kai Liu Yun Sum Memorial School |
| A20                            | Fanling Government School            |

#### 2.5. MONITORING DATE, TIME, FREQUENCY AND DURATION

A summary of impact monitoring duration, sampling parameter and frequency is presented in Table 2.3.

**Table 2.3 Summary of Impact Monitoring Programme**

| Impact Monitoring | Duration                      | Sampling Parameter | Frequency            |
|-------------------|-------------------------------|--------------------|----------------------|
| Dust              | 1-hour continuous measurement | 1-hour TSP         | 3 times per six days |
| Dust              | 24-hour continuous sampling   | 24-hour TSP        | Once per six days    |

## 2.6. RESULT SUMMARY

According to our field observations, the major dust source identified at the designated air quality monitoring station in the reporting month are summarised in Table 2.4.

**Table 2.4 Observation at Dust Monitoring Station**

| Monitoring Station | Major Dust Source |
|--------------------|-------------------|
| A10                | Nearby traffic    |
| A20                | Nearby traffic    |

Air quality impact monitoring for the reporting month was carried out on 02, 08, 13, 19 and 25 November 2021 at A10 and A20.

The results for 1-hour TSP and 24-hour TSP are summarized in Table 2.5 and Table 2.6. The measurement data and details of influencing factors such as weather conditions and site observation are presented in **Appendix I**.

**Table 2.5 Summary of 1-hour TSP Monitoring Results**

| Monitoring Location | Range( $\mu\text{g}/\text{m}^3$ ) | Action Level( $\mu\text{g}/\text{m}^3$ ) | Limit Level( $\mu\text{g}/\text{m}^3$ ) |
|---------------------|-----------------------------------|--|---|
| A10                 | 41 - 53                           | 290                                      | 500                                     |
| A20                 | 41 - 56                           | 291                                      | 500                                     |

**Table 2.6 Summary of 24-hour TSP Monitoring Results**

| Monitoring Location | Range( $\mu\text{g}/\text{m}^3$ ) | Action Level( $\mu\text{g}/\text{m}^3$ ) | Limit Level( $\mu\text{g}/\text{m}^3$ ) |
|---------------------|-----------------------------------|--|---|
| A10                 | 38 - 66                           | 169                                      | 260                                     |
| A20                 | 30 - 51                           | 167                                      | 260                                     |



### 3. WASTE

#### 3.1. WASTE RECORD OF REPORTING MONTH

The waste generated from this Project includes inert construction and demolition (C&D) materials, and non-inert C&D materials. Non-inert C&D materials are made up of general refuse, vegetative wastes, and recyclable wastes such as plastics and paper/cardboard packaging waste. Steel materials generated from the project are also grouped into non-inert C&D materials as the materials were not disposed of with other inert C&D materials. With reference to relevant handling records and trip tickets of this Project, the quantities of different types of waste generated in the reporting month are summarised in Table 3.1. Details of cumulative waste management data are presented as a waste flow table in **Appendix J**.

**Table 3.1 Quantities of Waste Generated from the Project during November 2021**



| Reporting Month | Total Quantity Generated | Actual Quantities of Inert C&D Materials Generated Monthly |                        |                          |                         |               | Actual Quantities of C&D Wastes Generated Monthly |                             |                     |                |                             |
|-----------------|--------------------------|--|------------------------|--------------------------|-------------------------|---------------|---|-----------------------------|---------------------|----------------|-----------------------------|
|                 |                          | Hard Rock and Large Broken Concrete                        | Reused in the Contract | Reused in other Projects | Disposed as Public Fill | Imported Fill | Metals  | Paper / cardboard packaging | Plastics (see Note) | Chemical Waste | Others, e.g. general refuse |
|                 |                          | (in ,000kg)  | (in ,000kg)            | (in ,000kg)              | (in ,000kg)             | (in ,000kg)   | (in ,000kg)                                       | (in ,000kg)                 | (in ,000kg)         | (in ,000kg)    | (in ,000kg)                 |
| November 2021   | 59.40                    | 0  | 0                      | 0                        | 52.88                   | 0             | 0   | 0                           | 0                   | 0              | 6.52                        |



Notes: (1) Plastics refer to plastic bottles / containers, plastic sheets / foam from packaging material



### 3.2. MITIGATION MEASURES TO WASTE PRODUCTION

Mitigation measures adopted for reducing waste production are summarized in Table 3.2.

**Table 3.2 Mitigation measures adopted for waste reduction**

| Types of Waste                  | Mitigation Measures   |
|---------------------------------|---|
| <p>Non-inert C&amp;D Wastes</p> | <p>1. On-site segregation was adopted to wastes to enhance the reuse and recycling of non-inert C&amp;D wastes. Separated containers are provided for temporary storage of different types of non-inert wastes, including the deployment of three-colour recycle bins for paper, aluminium cans, and plastic bottle recycling.</p> <div style="text-align: center;">  <p>Three-colour recycle bins</p>  <p>Enclosed rubbish bin for general waste</p> </div> |

| Types of Waste  | Mitigation Measures   |
|---|---|
|   |  <p style="text-align: center;">Skip for non-inert C&amp;D waste</p> <ol style="list-style-type: none"> <li>Careful design and planning with good site management to minimize over ordering and generation of waste materials.</li> <li>Reuse non-inert C&amp;D materials when possible to reduce the amount of C&amp;D waste. The timber for formwork was reused on-site.</li> </ol>  <p style="text-align: center;">Timber for formwork was reused on-site</p> |
| <p style="text-align: center;">Inert C&amp;D Wastes</p> | <ol style="list-style-type: none"> <li>Excavated inert C&amp;D materials were separately stored for subsequent backfilling, approximately 614 tonnes of excavated inert materials were stored in construction material storage area with coverage of impervious sheeting for on-site backfilling.</li> </ol>  |

| Types of Waste  | Mitigation Measures  |
|-----------------|--|
|                 |  <p>No excavated material was stored at material storage area in the reporting month.</p> <p>2. Surplus excavated materials were delivered to public fill reception facilities.</p>                                    |
| Chemical Wastes | <p>1. Unused chemicals or chemicals with remaining functional capacity were reused as far as practicable.</p>  <p>Chemical with remaining functional capacity was stored in a designated area and reused on-site.</p> |

#### **4. ECOLOGICAL MONITORING**


The ecological monitoring was completed in August 2010 by China-Hong Kong Ecology Consultants Co. who was employed by Allied Environmental Consultants Ltd to conduct tree monitoring and advice on tree maintenance during construction period of “Provision of Cremators at Wo Hop Shek Crematorium” starting from September 2009.

#### **5. LANDSCAPE AND VISUAL IMPACTS**

No deficiency was observed during landscape and visual impact inspection carried out on 03 and 17 November 2021.

## 6. SUMMARY OF MONITORING EXCEEDANCE, COMPLAINTS, NOTIFICATION OF SUMMONS AND PROSECUTIONS

The Environmental Complaint Handling Procedure is shown in below Figure 6.1:



**Figure 6.1 Environmental Complaint Handling Procedures**

---

Air quality monitoring was conducted in the reporting period and no project-related exceedance of the Action Level was recorded during the reporting period.

No notification of summons and prosecution was received in the reporting period.

Statistics on complaints and regulatory compliance are summarized in **Appendix L**.

## 7. EM&A SITE INSPECTION

Site inspections were carried out on a weekly basis to monitor the implementation of proper environmental pollution control and mitigation measures under the Contract. In the reporting period, site inspections were carried out on 03, 12, 17 and 24 November 2021 at the site portions list in Table 7.1 below.

**Table 7.1 Summaries of Site Inspection Record**

| Date             | Inspected Site Portion  | Time             |
|------------------|-------------------------|------------------|
| 03 November 2021 | Wo Hop Shek Crematorium | 10:00 – 10:20 AM |
| 12 November 2021 | Wo Hop Shek Crematorium | 14:00 – 14:15 PM |
| 17 November 2021 | Wo Hop Shek Crematorium | 10:00 – 10:15 AM |
| 24 November 2021 | Wo Hop Shek Crematorium | 10:05 – 10:20 AM |

Environmental deficiencies were observed during weekly site inspection. Key observations during the site inspections and during the reporting period are summarized in **Table 5.2**.

According to the EIA Study Report, Environmental Permit, contract documents and EM&A Manual, the mitigation measures detailed in the documents are implemented as much as practical during the reporting period. An updated Implementation Status of Environmental Mitigation Measures (EMIS) is provided in **Appendix C**.

According to the Environmental Permit (EP) clause 3.6, route 2 and route 5 shall not be used as transportation routes during construction, which was attached in **Appendix N**. The measures implemented to comply with the EP's requirement are listed as follows:

1. Induction training including the proper transportation routes use
2. Posting extracts of the transportation route to/from the site outside the entrance
3. Toolbox training provided to the drivers entering the site

Measure no.2 of the above was observed during the site inspections.

In order to comply with the requirement of the EP clause 3.5, the implementation of all landscaping and visual mitigation measures in accordance with the landscape plan approved was audited in the reporting period. The detailed status of the implementation is provided in the section 5 in **Appendix K** of each site inspection.

Bi-weekly checking for the transplanted tree was conducted during the site inspections. No major observation was found related to the landscaping and visual.

Site inspection proforma of the reporting period is provided in **Appendix K**.



**Table 7.2 Site Observations**

| Date                             | Environmental Observations   | Follow-up Status   |
|----------------------------------|--|--|
| 03 Nov 2021<br>(Site inspection) | <u>Observation(s)</u><br>1. No major observation was observed.<br><br><u>Reminder(s)</u><br>1. Housekeeping should be maintained.<br>2. Chemical in-use should be placed on drip trap.<br>3. Dusty material or sorting area should be covered.   | Nil.   |
| 12 Nov 2021<br>(Site inspection) | <u>Observation(s)</u><br>1. No major observation was observed.<br><br><u>Reminder(s)</u><br>1. Dusty material should not enter the public drain<br>2. Dust suppression measures should be implemented in dry days<br>3. More than 20 bags of cement should be properly covered from 4 sides. | Nil.   |
| 17 Nov 2021<br>(Site inspection) | <u>Observation(s)</u><br>1. Housekeeping at the back alley of construction site was observed.<br>2. Site run-off was observed leaking off-site.<br><br><u>Reminder(s)</u><br>Nil   | 1. Good housekeeping was maintained at the back alley.<br>2. Site run-off was clean-up off-site. |
| 24 Nov 2021<br>(Site inspection) | <u>Observation(s)</u><br>1. No major observation was observed.<br><br><u>Reminder(s)</u><br>1. Housekeeping should be maintained   | Nil.   |

## 8. FUTURE KEY ISSUES

Works to be undertaken in the next reporting month are:

- ◆ Fitting out
  1. Steel and metal works
  2. Interior fitting works
- ◆ Construction to pedestrian pavement
- ◆ Re-instate to pedestrian pavement & EVA

The major environmental impacts brought by the above construction works will include:

- ◆ Construction noise generation from fitting out and pedestrian pavement activities
- ◆ Wastewater generation from pedestrian pavement activities
- ◆ Waste generation from fitting out and pedestrian pavement activities

The key environmental mitigation measures for the Project in the coming reporting period associated with the above construction works will include:

- ◆ Reducing noise from equipment and machinery on-site by enclosing the construction site with plastic barrier and moving equipment and machinery inside the constructed building
- ◆ Treatment of wastewater from pedestrian pavement activities through sedimentation tank, wastewater would be reused on-site and not be discharged
- ◆ Sorting and storage of general refuse and construction waste

The impact monitoring schedule for the next reporting month to be shown at **Appendix M**.

## **9. CONCLUSIONS AND RECOMMENDATIONS**

This is the 21<sup>st</sup> Monthly EM&A Report for the Project which summarizes the key findings of the EM&A programme during the reporting period from 01 November to 30 November 2021, in accordance with the EM&A Manual and the requirement under EP – 329/2009.

Air quality monitoring was conducted in the reporting period and no project-related exceedance of the Action Level was recorded during the reporting period.


Weekly environmental site inspection was conducted during the reporting period. Some observations were observed during site inspection and rectifications had been accomplished by contractor within a week after site inspection. The environmental performance of the project was therefore considered satisfactory.


No environmental complaint was received in the reporting period.


No notification of summons or prosecution was received since commencement of the Contract.


The ET will keep track on the construction works to confirm compliance of environmental requirements and the proper implementation of all necessary mitigation measures.

## **APPENDIX A: MASTER PROGRAMME**























## **APPENDIX B: WORK AREA FOR THE CONTRACT NO. AL G513**



## **APPENDIX C: SUMMARY OF IMPLEMENTATION STATUS OF ENVIRONMENTAL MITIGATION**

Contract No. AL G513  
Expansion of Wo Hop Shek Crematorium  
Monthly EM&A Report No.21



| EIA Ref                  | EM&A Ref.  | Environmental Protection Measures / Mitigation Measures   | Location / Timing   | Implementation Agent  | Implementation Stage | Relevant Legislation and Guidelines | Implementation Status |
|--------------------------|--|---|---|---|----------------------|-------------------------------------|-----------------------|
| Air (Construction Phase) |  |   |   |   |                      |                                     |                       |
| S.3.3.5                  |  | Under the Air Pollution Control (Specified Process) Regulation, an incinerator (including cremator) with an installed capacity exceeding 0.5 tonnes per hour, is classified as a specified process, and requires a Specified Process licence to operate. FEHD shall apply for a specified licence under the APCO. | New Cremators in the New Crematorium / prior to operation                                 | FEHD  | Construction Phase   | APCO                                | NA                    |
| S.3.9                    |  | Asbestos Investigation:   | Incense burner, coffin and skeletal crematorium / Prior to any demolition work commencing | Arch SD, Registered Asbestos Consultant, Registered Asbestos Contractor | Construction Phase   | APCO<br>AIR and AAP                 | NA                    |
| S.3.9.2                  | <ul style="list-style-type: none"> <li>The incense burner, coffin and skeletal crematorium shall be thoroughly investigated prior to any demolition work commencing to ascertain the presence of any ACM. A registered asbestos consultant shall carry out an asbestos investigation report (AIR).</li> </ul>  |   |   |   |                      |                                     |                       |
| S.3.9.3                  | <ul style="list-style-type: none"> <li>If any ACM are identified in the existing crematorium, an asbestos abatement plan shall be submitted to EPD prior to any asbestos abatement works.</li> </ul>   |   |   |   |                      |                                     |                       |
| S.3.9.4                  | <p>The following precautionary and mitigation measures shall be implemented during the removal of ACM:</p> <ul style="list-style-type: none"> <li>Enclosure of the work area.</li> <li>Containment and sealing for the asbestos containing waste.</li> <li>Provision of personal decontamination facility.</li> <li>Use of personal respiratory/protection equipment.</li> <li>Use of vacuum cleaner equipped with high-efficiency air particulate (HEPA) filter for cleaning up the work area.</li> <li>Carrying out air quality monitoring during the asbestos abatement works.</li> </ul> |   |   |   |                      |                                     |                       |



Contract No. AL G513  
Expansion of Wo Hop Shek Crematorium  
Monthly EM&A Report No.21



| EIA Ref                 | EM&A Ref. | Environmental Protection Measures / Mitigation Measures   | Location / Timing | Implementation Agent | Implementation Stage | Relevant Legislation and Guidelines | Implementation Status |
|-------------------------|-----------|---|-------------------|----------------------|----------------------|-------------------------------------|-----------------------|
| S.3.9.5                 |           | The following qualified personnel shall be appointed to carry out the asbestos abatement works:<br><ul style="list-style-type: none"> <li>■ Registered asbestos contractor for carrying out the asbestos removal works.</li> <li>■ Registered asbestos supervisor for supervising the asbestos abatement works.</li> <li>■ Registered asbestos laboratory for monitoring the air quality during the asbestos abatement works.</li> <li>■ Registered asbestos consultant for supervising and certifying the asbestos abatement works.</li> </ul> |                   |                      |                      |                                     | NA                    |
| S.3.9.7<br>-<br>S.3.9.9 |           | Other Site Management:  |                   |                      |                      |                                     | NA                    |
| S.3.9.7                 |           | The asbestos materials in each building/premises must be abated before other contractors/trades are allowed to work in the building/premises.   |                   |                      |                      |                                     | NA                    |
| S.3.9.8                 |           | Tight security measures shall be taken at the asbestos abatement works site to prevent any disturbance to ACM that may result from the stealing of valuable items on site such as electrical cable and copper pipes. It is recommended that priority shall be given for the abatement of all friable ACM.   |                   |                      |                      |                                     | NA                    |
| S.3.9.9                 |           | As different contractors may be working on-site at the same time, the following measures should be considered:<br><ul style="list-style-type: none"> <li>■ If there is a sensitive receptor around the area, conduct environmental air monitoring at this off-site receptor.</li> <li>■ Submit to EPD a completion report, including photos and air monitoring results, immediately after completion of asbestos abatement work for every work zone.</li> </ul>   |                   |                      |                      |                                     | NA                    |
| S.3.9.9                 |           | As different contractors may be working on-site at the same time, the following measures should be considered:<br><ul style="list-style-type: none"> <li>■ If there is a sensitive receptor around the area, conduct environmental air monitoring at this off-site receptor.</li> <li>■ Submit to EPD a completion report, including photos and air monitoring results, immediately after completion of asbestos abatement work for every work zone.</li> </ul>   |                   |                      |                      |                                     | NA                    |

Contract No. AL G513  
Expansion of Wo Hop Shek Crematorium  
Monthly EM&A Report No.21



| EIA Ref                   | EM&A Ref.               | Environmental Protection Measures / Mitigation Measures  | Location / Timing   | Implementation Agent | Implementation Stage | Relevant Legislation and Guidelines                              | Implementation Status |
|---------------------------|-------------------------|--|---|----------------------|----------------------|--|-----------------------|
| S.3.10.1<br>-<br>S.3.10.2 |                         | The contractor has a responsibility to notify EPD for undertaking any 'notifiable' works prior to the commencement of such works. In addition, the contractor is also required to fulfil specific dust control requirements given in the APCO Regulation's Schedule for specific jobs.   | Prior to 'notifiable' works including Construction of the foundation of a building and construction of the superstructure of a building | Contractor           | Construction Phase   | Air Pollution Control (Construction Dust) Regulation<br><br>APCO | Implemented           |
| S.3.10.3<br>-<br>S.3.10.4 | S.2.9.1<br>-<br>S.2.9.3 | <p>Good site management / practices to avoid / minimise incidences of dust emissions:</p> <p><i>Site Boundary and Entrance</i></p> <ul style="list-style-type: none"> <li>■ Vehicle washing facilities including a high pressure water jet shall be provided at every discernible or designated vehicle exit point.</li> <li>■ The area at which vehicle washing takes place and the section of the road between the washing facilities and the exit point shall be paved with concrete, bituminous or hardcore material.</li> </ul> <p><i>Access Haul Roads and Unpaved Areas</i></p> <ul style="list-style-type: none"> <li>■ Each and every main haul road shall be paved with concrete, bituminous hardcore materials or metal plates, and kept clear of dusty materials. Or</li> <li>■ Unpaved haul roads and areas shall be sprayed with water so as to keep the entire road surface wet.</li> </ul> | Project Site / Construction and Demolition  | Contractor           | Construction Phase   | Air Pollution Control (Construction Dust) Regulation<br><br>APCO | Implemented           |

| EIA Ref | EM&A Ref. | Environmental Protection Measures / Mitigation Measures  | Location / Timing | Implementation Agent | Implementation Stage | Relevant Legislation and Guidelines | Implementation Status |
|---------|-----------|--|-------------------|----------------------|----------------------|-------------------------------------|-----------------------|
|         |           | <p><i>Excavated Materials</i></p> <ul style="list-style-type: none"> <li>■ Any stockpile of dusty material shall be either: (a) covered entirely by impervious sheeting. (b) placed in an area sheltered on the top and the three sides. or (c) sprayed with water or a dust suppression chemical so as to maintain the entire surface wet.</li> </ul> <p><i>Exposed Earth</i></p> <ul style="list-style-type: none"> <li>■ Exposed earth shall be properly treated by compaction, hydroseeding, vegetation planting or seeding with latex, vinyl, bitumen within six months after the last construction activity on the site or part of the site where the exposed earth lies.</li> </ul> <p><i>Loading, Unloading or Transfer of Dusty Materials</i></p> <ul style="list-style-type: none"> <li>■ All dusty materials shall be sprayed with water immediately prior to any loading or transfer operation so as to keep the dusty material wet.</li> </ul> <p><i>Debris Handling</i></p> <ul style="list-style-type: none"> <li>■ Any debris shall be covered entirely by impervious sheeting or stored in a debris collection area sheltered on the top and the three sides.</li> <li>■ Before debris is dumped into a chute, water shall be sprayed so that it remains wet when it is dumped.</li> </ul> <p><i>Transport of Dusty Materials</i></p> <ul style="list-style-type: none"> <li>■ Vehicles used for transporting dusty materials/spoils shall be covered with tarpaulin or similar material. The cover shall extend over the edges of the sides and tailboards.</li> </ul> <p><i>Site Clearance</i></p> <ul style="list-style-type: none"> <li>■ The working area for the uprooting of trees, shrubs, or vegetation or the removal of boulders, pole, pillars shall be sprayed with water immediately before, during and immediately after the operation so as to maintain the entire surface wet.</li> <li>■ All demolished items shall be covered by impervious sheeting or placed in a spot with shelters on top and three sides within a day of the demolition.</li> <li>■ Workers at all levels should be co-operative to avoid dust generation and dispersion to the surrounding environment.</li> </ul> |                   |                      |                      |                                     |                       |

Contract No. AL G513  
Expansion of Wo Hop Shek Crematorium  
Monthly EM&A Report No.21



| EIA Ref                                 | EM&A Ref.               | Environmental Protection Measures / Mitigation Measures  | Location / Timing   | Implementation Agent | Implementation Stage | Relevant Legislation and Guidelines | Implementation Status |
|---|-------------------------|--|---|----------------------|----------------------|-------------------------------------|-----------------------|
| Air (EM&A for Construction Phase)       |                         |  |   |                      |                      |                                     |                       |
| S.11.2.4<br>-<br>S.11.2.5               | S.2.5<br>-<br>S.2.6     | Conduct baseline and regular 1-hr and 24-hr TSP monitoring at 2 measurement locations at a 6-day frequency   | A22a and A22b / Baseline monitoring prior to construction works / Regular monitoring throughout construction period | Contractor           | Construction Phase   | EIAO                                | Implemented           |
| Noise (Construction Phase)              |                         |  |   |                      |                      |                                     |                       |
| S.4.4.9<br>-<br>S.4.4.10                | S.3.2.1<br>-<br>S.3.2.2 | <p>Good Site Practice and Noise Management:</p> <ul style="list-style-type: none"> <li>■ Only well-maintained plant shall be operated on site and the plant shall be regularly serviced during the construction works.</li> <li>■ Plant used intermittently shall be turned off or throttled down when not in active use.</li> <li>■ Plant that is known to emit noise strongly in one direction shall be oriented to face away from NSRs.</li> <li>■ Silencers, mufflers and enclosures for plant shall be used where possible and maintained adequately throughout the works.</li> <li>■ Mobile plant shall be sited away from NSRs.</li> <li>■ Stockpiles of excavated materials and other structures such as site buildings shall be used effectively to screen noise from the works.</li> <li>■ PME shall be well maintained and use properly on site to minimise the any excessive noise generated.</li> </ul> | Work site / Construction phase  | Contractor           | Construction Phase   | GW-TM & NCO                         | Implemented           |
| Land Contamination (Construction Phase) |                         |  |   |                      |                      |                                     |                       |
|   |                         | Remedial Action Plan:  | All areas   | Contractor           | Construction Phase   | Waste Disposal                      |                       |

| EIA Ref | EM&A Ref. | Environmental Protection Measures / Mitigation Measures   | Location / Timing                        | Implementation Agent | Implementation Stage | Relevant Legislation and Guidelines   | Implementation Status |
|---------|-----------|---|--|----------------------|----------------------|---|-----------------------|
| S.5.7.2 |           | If large amounts of contaminated soil (say 500m <sup>3</sup> ) are found following further site investigation after the decommissioning of the crematorium, remediation options such as bioremediation for organics should be considered. Although disposal of small amount of contaminated soil to landfills might be considered as an economic and acceptable option for remediation, it should be considered as the last resort if all remediation options including reuse are considered to be inappropriate or infeasible.   | requiring remedial works in Project site |                      |                      | Ordinance (Cap.354)<br><br>Waste Disposal (Chemical Waste) Regulations<br><br>Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes<br><br>CAP  | NA                    |
| S.5.7.3 |           | <ul style="list-style-type: none"> <li>■ If disposal to landfills is chosen as the remediation measure, the criteria set primarily of Toxicity Characteristic Leaching Procedure (TCLP) limits, as stated in Annex E in the GN) should be met.</li> <li>■ At least three soil samples should be taken from the most contaminated area(s) and tested for TCLP for a full suite of parameters (16 metals) as stated in Table E1 in Annex E in the GN.</li> <li>■ If the testing result shows that any of the TCLP limits cannot be met, the soil shall be treated by cement stabilization and further tested for TCLP prior to landfill disposal or treated as chemical waste and disposed of at the Chemical Waste Treatment Centre (CWTC).</li> </ul> |  |                      |                      | ProPECC Note PN3/94<br><br>Dutch A, B, C Classification system<br><br>WPCO<br><br>Technical Memorandum on Standards for Effluents Discharged into Drainage and Sewerage Systems, Inland and Coastal Waters (TM) | NA                    |
| S.5.7.4 |           | All soil treated as a chemical waste, shall be collected by a registered chemical waste contractor and the Waste Disposal (Chemical Waste) Regulations under the Waste Disposal Ordinance (Cap.354) shall be observed. Reference shall be made to the Registration of Chemical Waste Producers and Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes, issued by EPD.  |  |                      |                      |   | NA                    |

| EIA Ref | EM&A Ref.     | Environmental Protection Measures / Mitigation Measures   | Location / Timing   | Implementation Agent | Implementation Stage | Relevant Legislation and Guidelines  | Implementation Status |
|---------|---------------|---|---|----------------------|----------------------|--|-----------------------|
| S.5.7.6 |               | <p>Confirmatory Soil Sampling</p> <ul style="list-style-type: none"> <li>■ In order to confirm the extent of the soil contamination and if the contaminated soil should be removed or treated, confirmatory soil sampling shall be carried out during the remediation works.</li> <li>■ This shall consist of five to six samples in each location where soil contamination is identified from SI works. The locations will be to the north, south, east and west of the location where contaminated soil is found. Two locations should also be above and below the location (in terms of elevation) where contaminated soil is found.</li> <li>■ If analytical results exceed the Dutch B Levels or other agreed remedial target suggested in a supplementary CAR, the contaminated area shall be extended and further confirmatory sampling shall be carried out until no further contamination is encountered.</li> </ul> |   |                      |                      |  | NA                    |
| S.5.8   | S.4           | Further Site Investigation  | Areas that are currently in use and cannot be accessed, including the transformer room, dangerous goods stores, day tank room, fuel pump room, sunken fuel pipe and cremator. | Contractor           | Construction Phase   | Interim CAR and RAP<br><br>ProPECC Note PN3/94<br><br>Guidance Notes for Investigation and Remediation of Contaminated Sites of Petrol Filling Stations, Boatyards and Car | NA                    |
| S.5.8.1 | S.4.1 - S.4.7 | Further site investigations in areas that are currently in use and cannot be accessed are required. These areas include the transformer room, dangerous goods stores, day tank room, fuel pump room, sunken fuel pipe and cremator.   |   |                      |                      |  |                       |
| S.5.8.2 |               | The demolition contractor shall carry out further site investigations, after the decommissioning of the existing crematorium and skeletal cremator building.  |   |                      |                      |  |                       |
| S.5.8.3 |               | Potential contaminants in the soils have been identified in CAP and the parameters to be analysed for soils at different locations are summarised in Table 5-3 in S.5.8.3.  |   |                      |                      |  |                       |

| EIA Ref                    | EM&A Ref.           | Environmental Protection Measures / Mitigation Measures   | Location / Timing   | Implementation Agent | Implementation Stage | Relevant Legislation and Guidelines | Implementation Status |
|----------------------------|---------------------|---|---|----------------------|----------------------|-------------------------------------|-----------------------|
| S.5.8.4                    |                     | <p>Sampling and analysis plans for these investigations shall be prepared and submitted to EPD for approval prior to any of these investigation works.</p> <p>Supplementary CAR and RAP shall be prepared to describe the results and findings of these site investigations and, if necessary, any remedial works.</p>  | After the decommissioning of the existing crematorium and skeletal cremator building.   |                      |                      | Repair / Dismantling Workshops      |                       |
| Land Contamination (EM&A)  |                     |   |   |                      |                      |                                     |                       |
| S.11.2.9<br>-<br>S.11.2.15 | S.4.1<br>-<br>S.4.7 | <p>Further Site Investigation:</p> <ul style="list-style-type: none"> <li>■ Conduct further site investigation for Petroleum hydrocarbons and PAH in soil samples.</li> <li>■ Conduct further site investigation for PCBs in soil samples.</li> <li>■ Conduct further site investigation for PAH, Dioxins and Metals (Cr, Co, Ni, Cu, Zn, As, Mo, Cd, Sn, Ba, Hg, Pb) in soil samples.</li> </ul> | <p>After decommissioning, prior to construction:</p> <p>Existing crematorium:<br/>                     Dangerous goods store,<br/>                     Daily tank room, fuel pump room and sunken fuel pipe<br/>                     Skeletal Cremator Building:<br/>                     Dangerous goods store<br/>                     Existing crematorium:<br/>                     Transformer room<br/>                     Cremators (residual inside the cremator, flue and</p> | Contractor           | Construction Phase   | Interim CAR & RAP                   | NA                    |

| EIA Ref                                      | EM&A Ref. | Environmental Protection Measures / Mitigation Measures  | Location / Timing  | Implementation Agent | Implementation Stage | Relevant Legislation and Guidelines  | Implementation Status                              |
|--|-----------|--|--|----------------------|----------------------|--|--|
|  |           |  | chimneys   |                      |                      |  |  |
| <b>Waste Management (Construction Phase)</b> |           |  |  |                      |                      |  |  |
| S.6.7.24                                     |           | <p>Good Site Practice:</p> <ul style="list-style-type: none"> <li>■ Obtain the necessary waste disposal permits from the appropriate authorities, if they are required, in accordance with the Waste Disposal Ordinance (Cap. 354), Waste Disposal (Chemical Waste) (General) Regulation and the Land (Miscellaneous Provision) Ordinance (Cap. 28).</li> <li>■ Obtain a billing account with EPD for disposal of construction waste.</li> <li>■ A Waste Management Plan (WMP), incorporated in an Environmental Management Plan (EMP) shall be prepared and submitted to the Engineer/Supervising Officer for approval. Reference shall be made to Environment, Transport and Works Bureau Technical Circular (Works) (ETWB TCW) 19/2005.</li> <li>■ Nomination of an approved person to be responsible for good site practice, arrangements for collection and effective disposal to an appropriate facility of all wastes generated at the site.</li> <li>■ Use of a waste haulier, authorised or licensed to collect specific category of waste.</li> <li>■ A trip-ticket system shall be included as one of the contractual requirements and implemented by the Environmental Team to monitor the disposal of C&amp;D and solid wastes at public filling facilities and landfills, and to control fly tipping. Reference shall be made to ETWB TCW No. 31/2004.</li> <li>■ Training of site personnel in proper waste management and chemical waste handling procedures.</li> <li>■ Separation of chemical wastes for special handling and appropriate treatment at a licensed facility.</li> <li>■ Routine cleaning and maintenance programme for drainage systems, sumps and oil interceptors.</li> <li>■ Provision of sufficient waste disposal points and regular collection for disposal.</li> <li>■ Adoption of appropriate measures to minimise windblown litter and dust during transportation of waste, such as covering trucks or transporting wastes in enclosed containers.</li> <li>■ Implementation of a recording system for the amount of wastes</li> </ul> | Project site/<br>design,<br>construction<br>and demolition<br>stages | Contractor           | Construction Phase   | <p>Waste Disposal Ordinance (Cap. 354)</p> <p>Waste Disposal (Chemical Waste) (General) Regulation</p> <p>Waste Disposal (Charges for Disposal of Construction Waste) Regulation</p> | Implemented and rectified according to observation |



| EIA Ref  | EM&A Ref. | Environmental Protection Measures / Mitigation Measures   | Location / Timing                                 | Implementation Agent | Implementation Stage | Relevant Legislation and Guidelines             | Implementation Status |
|----------|-----------|---|---|----------------------|----------------------|---|-----------------------|
|          |           | generated, recycled and disposed of (including the disposal sites).   |   |                      |                      |   |                       |
| S.6.7.25 |           | <p>Waste Reduction Measures:</p> <ul style="list-style-type: none"> <li>■ Segregation and storage of different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of materials and their proper disposal.</li> <li>■ Encourage collection of aluminium cans, plastic bottles and packaging material (e.g. carton boxes) and office paper by individual collectors. Separate labelled bins shall be provided to help segregate this waste from other general refuse generated by the work force.</li> <li>■ Any unused chemicals or those with remaining functional capacity shall be recycled as far as practicable.</li> <li>■ Reuse C&amp;D materials when possible to reduce the amount of C&amp;D material/waste.</li> <li>■ Wood, steel and other metals shall be separated for reuse and / or recycling Prior to disposal of C&amp;D waste to minimise the quantity of waste to be disposed of to landfill.</li> <li>■ Minimise the potential for damage or contamination of construction material by having proper storage and site practices.</li> <li>■ Plan and stock construction materials carefully to minimise the amount of waste generated.</li> </ul> | Project site / construction and demolition stages | Contractor           | Construction Phase   | <p>WBTC No. 32/1992</p> <p>WBTC No. 19/2005</p> | Implemented           |

| EIA Ref                 | EM&A Ref.               | Environmental Protection Measures / Mitigation Measures  | Location / Timing                                 | Implementation Agent | Implementation Stage | Relevant Legislation and Guidelines  | Implementation Status |
|-------------------------|-------------------------|--|---|----------------------|----------------------|--|-----------------------|
| S.6.7.4                 |                         | <p><i>Excavated Material</i></p> <p>Rock and soil generated from excavation shall be reused for site formation and excavated material from foundation work reused for landscaping as far as practicable to avoid disposal off-site.</p>  | Project site / construction and demolition stages | Contractor           | Construction Phase   | WBTC No. 12/2000   | Implemented           |
| S.6.7.5<br>-<br>S.6.7.7 | S.5.3.5<br>-<br>S.5.3.9 | <p><i>Construction and Demolition Material</i></p> <ul style="list-style-type: none"> <li>■ Reuse of the public fill and C&amp;D waste shall be practiced on site as far as practicable.</li> <li>■ The handling of C&amp;D materials is governed by WBTC No. 2/93. Inert C&amp;D material (public fill) shall be directed to an approved public filling area or reclamation site, where it has the benefit of offsetting the need for removal of materials from borrow areas for reclamation purposes and helps to reduce the pressure on landfill sites.</li> <li>■ Individuals or companies who deliver public fill to public filling areas require dumping licences.</li> <li>■ Careful design, planning and good site management can minimise over-ordering and generation of waste materials such as concrete, mortar and cement grouts. The design of formwork shall maximise the use of standard wooden or metal panels so that high reuse levels can be achieved. Alternatives such as steel formwork, plastic fencing and reusable site office structures shall be considered to increase the potential for reuse and minimise C&amp;D waste generation.</li> <li>■ The contractor shall use as much as possible of the C&amp;D material on-site. Proper segregation of waste types on site will increase the feasibility of certain components of the waste stream by recycling contractors.</li> </ul> | Project site / construction and demolition stages | ArchSD / Contractor  | Construction Phase   | <p>WBTC No. 2/93</p> <p>The Land (Miscellaneous Provision) Ordinance</p> <p>WBTC No. 19/2005</p> | Implemented           |

| EIA Ref  | EM&A Ref.                              | Environmental Protection Measures / Mitigation Measures  | Location / Timing | Implementation Agent    | Implementation Stage | Relevant Legislation and Guidelines | Implementation Status                            |                                |   |                |  |  |  |  |  |                          |                    |  |    |
|--|--|--|-------------------|-------------------------|----------------------|-------------------------------------|--|--------------------------------|---|----------------|--|--|--|--|--|--------------------------|--------------------|--|----|
| S.6.11.1<br>-<br>S.6.11.5                        | S.5.3.1<br>0<br>-<br>S.5.3.1<br>4      | <p>Contaminated Material – Further Contamination Investigation</p> <p>■ After decommissioning but prior to demolition of the Existing Crematorium, the following further contamination investigations shall be carried out to confirm the quality and quantity of ash waste and building structures requiring treatment and disposal.</p> <table border="1"> <thead> <tr> <th>Location</th> <th>Investigation Parameter</th> <th>Investigation Period</th> <th>Responsible Party</th> </tr> </thead> <tbody> <tr> <td>Cremators / flue / chimney and surrounding areas</td> <td>Asbestos (building structures)</td> <td>After decommissioning but prior to demolition of the Existing Crematorium</td> <td>The Contractor</td> </tr> <tr> <td>Cremators / flue / chimney and surrounding areas</td> <td>Dioxins, heavy metals, PAH (ash waste)</td> <td></td> <td></td> </tr> </tbody> </table> <p>■ Prior to any demolition work commencing, these areas suspected to contain asbestos containing material (ACM) shall be further inspected by a registered asbestos consultant to determine the presence of any ACM. These areas shall be thoroughly investigated and the additional findings submitted as supplementary information to the Asbestos Investigation Report.</p> <p>■ Samples shall be analysed for the presence and type of asbestos according to the Laboratory's HOKLAS accredited testing procedures. If the findings of the investigation indicate ACM materials present on the premises an Asbestos Abatement Plan must be prepared prior to commencement of demolition works.</p> | Location          | Investigation Parameter | Investigation Period | Responsible Party                   | Cremators / flue / chimney and surrounding areas | Asbestos (building structures) | After decommissioning but prior to demolition of the Existing Crematorium | The Contractor | Cremators / flue / chimney and surrounding areas | Dioxins, heavy metals, PAH (ash waste) |  |  | Cremators, Flues Chimneys and surrounding areas / After decommissioning but prior to demolition of the existing crematorium. | FEHD, ArchSD, Contractor | Construction Phase | ProPECC PN 2/97<br><br>ProPECC PN 3/94<br><br>APCO | NA |
| Location   | Investigation Parameter                | Investigation Period   | Responsible Party |                         |                      |                                     |  |                                |   |                |  |  |  |  |  |                          |                    |  |    |
| Cremators / flue / chimney and surrounding areas | Asbestos (building structures)         | After decommissioning but prior to demolition of the Existing Crematorium  | The Contractor    |                         |                      |                                     |  |                                |   |                |  |  |  |  |  |                          |                    |  |    |
| Cremators / flue / chimney and surrounding areas | Dioxins, heavy metals, PAH (ash waste) |  |                   |                         |                      |                                     |  |                                |   |                |  |  |  |  |  |                          |                    |  |    |

| EIA Ref                 | EM&A Ref.                         | Environmental Protection Measures / Mitigation Measures  | Location / Timing  | Implementation Agent | Implementation Stage | Relevant Legislation and Guidelines  | Implementation Status |
|-------------------------|-----------------------------------|--|--|----------------------|----------------------|--|-----------------------|
|                         |                                   | <ul style="list-style-type: none"> <li>It is not currently possible to conduct inspection and sampling within the cremators, chimney and flues to assess the levels of contamination due to the operation of the crematorium. It is recommended that samples shall be collected from the potential areas of contamination for testing of dioxin, heavy metal and PAH after decommissioning and prior to the demolition of the Existing Crematorium.</li> </ul>   |  |                      |                      |  |                       |
| S.6.9.6<br>-<br>S.6.9.7 | S.5.3.1<br>5<br>-<br>S.5.3.1<br>7 | <p><b>Asbestos Containing Material</b></p> <ul style="list-style-type: none"> <li>Asbestos wastes shall be handled in accordance with the Code of Practice on the Handling, Transportation and Disposal of Asbestos Waste issued by the Environment and Food Bureau.</li> <li>Production, collection and disposal of Asbestos waste will follow the 'trip-ticket' system. The registered asbestos contractor shall appoint a licensed asbestos waste collector to collect the packaged asbestos waste and deliver it to the designated landfill for disposal. Notification has to be given to EPD for its disposal. EPD will normally require ten working days notice of the intention to dispose of any quantity of asbestos waste. After processing the notification, EPD will issue specific instructions and directions for disposal of the waste. The waste producer or agent must strictly follow these directions.</li> </ul> | Cremator room in Existing Crematorium / before demolition and after decommission | Contractor           | Construction Phase   | COP on Handling, Transportation and Disposal of Asbestos Waste under the Waste Disposal (Chemical Waste) (General) Regulation. | NA                    |
|                         |                                   | <p>Dioxin Contaminated Materials (DCM) / Heavy Metal Contaminated Materials (HMCM) / Polyaromatic Hydrocarbon Contaminated Materials (PAHCM) from Demolition of the Existing Crematorium</p> <ul style="list-style-type: none"> <li>Proposed Contamination Classifications for Ash Waste with DCM / HMCM / PAHCM.</li> </ul>   | Cremator room in Existing Crematorium / before demolition and after decommission | Contractor           | Construction Phase   | ProPECC PN 3/94<br><br>APCO  | NA                    |

| EIA Ref                                     | EM&A Ref.                         | Environmental Protection Measures / Mitigation Measures  | Location / Timing                                  | Implementation Agent      | Implementation Stage                                      | Relevant Legislation and Guidelines   | Implementation Status |                  |   |            |                  |                             |                      |           |                           |            |           |  |  |  |  |  |
|---|-----------------------------------|--|--|---------------------------|---|---|-----------------------|------------------|---|------------|------------------|-----------------------------|----------------------|-----------|---------------------------|------------|-----------|--|--|--|--|--|
|   |                                   | <table border="1"> <tr> <td>Classification of Contamination</td> <td>Dioxin Level in ash waste</td> <td>Heavy Metal Level / Polyaromatic Hydrocarbon in Ash Waste</td> </tr> <tr> <td>Low Contaminated DCM/HMCM/PAHCM</td> <td>&lt;1 ppb TEQ</td> <td>&lt; Dutch "B" List</td> </tr> <tr> <td>Moderately/Severely Contaminated HMCM/PAHCM</td> <td>&lt;1 ppb TEQ</td> <td>&gt; Dutch "B" List</td> </tr> <tr> <td>Moderately Contaminated DCM</td> <td>&gt; 1 and &lt; 10 ppb TEQ</td> <td>Any Level</td> </tr> <tr> <td>Severely contaminated DCM</td> <td>&gt;10 ppbTEQ</td> <td>Any Level</td> </tr> </table>                       | Classification of Contamination                    | Dioxin Level in ash waste | Heavy Metal Level / Polyaromatic Hydrocarbon in Ash Waste | Low Contaminated DCM/HMCM/PAHCM   | <1 ppb TEQ            | < Dutch "B" List | Moderately/Severely Contaminated HMCM/PAHCM | <1 ppb TEQ | > Dutch "B" List | Moderately Contaminated DCM | > 1 and < 10 ppb TEQ | Any Level | Severely contaminated DCM | >10 ppbTEQ | Any Level |  |  |  |  |  |
| Classification of Contamination             | Dioxin Level in ash waste         | Heavy Metal Level / Polyaromatic Hydrocarbon in Ash Waste  |  |                           |   |   |                       |                  |   |            |                  |                             |                      |           |                           |            |           |  |  |  |  |  |
| Low Contaminated DCM/HMCM/PAHCM             | <1 ppb TEQ                        | < Dutch "B" List   |  |                           |   |   |                       |                  |   |            |                  |                             |                      |           |                           |            |           |  |  |  |  |  |
| Moderately/Severely Contaminated HMCM/PAHCM | <1 ppb TEQ                        | > Dutch "B" List   |  |                           |   |   |                       |                  |   |            |                  |                             |                      |           |                           |            |           |  |  |  |  |  |
| Moderately Contaminated DCM                 | > 1 and < 10 ppb TEQ              | Any Level  |  |                           |   |   |                       |                  |   |            |                  |                             |                      |           |                           |            |           |  |  |  |  |  |
| Severely contaminated DCM                   | >10 ppbTEQ                        | Any Level  |  |                           |   |   |                       |                  |   |            |                  |                             |                      |           |                           |            |           |  |  |  |  |  |
| S.6.9.9                                     | S.5.3.1<br>9                      | <p>Demolition, Handling, Treatment and Disposal of Low Contaminated DCM / HMCM / PAHCM from Demolition of Existing Crematorium</p> <p>■ Where the ash waste contains low contaminated DCM / HMCM / PAHCM, the contractor shall avoid ash waste becoming airborne during demolition. General dust suppression measures shall be followed. The ash waste can be directly disposed of at a landfill site.</p>   | Cremator room in Existing Crematorium / demolition | Contractor                | Construction Phase  | ProPECC PN 3/94<br>APCO   | NA                    |                  |   |            |                  |                             |                      |           |                           |            |           |  |  |  |  |  |
| S.6.9.10<br>-<br>S.6.9.14                   | S.5.3.2<br>0<br>-<br>S.5.3.2<br>4 | <p>Demolition, Handling, Treatment and Disposal of Moderately / Severely Contaminated DCM and Moderately / Severely Contaminated HMCM / PAHCM from Demolition of the Existing Crematorium</p> <p><i>Site preparation procedures:</i></p> <p>■ Except the cremators/flue/chimney, all removable contaminated items shall be removed as far as practicable to avoid obstructing the decontamination activities.</p> <p>■ Preliminary site decontamination of all debris shall be carried out using High Efficiency Particulate Air (HEPA) vacuum cleaner.</p> <p>■ A chamber with three layers of polythene sheets shall enclose the</p> | Cremator room in Existing Crematorium / demolition | Contractor                | Construction Phase  | Waste Disposal (Chemical Waste) (General) Regulation<br>ProPECC PN 3/94<br>APCO | NA                    |                  |   |            |                  |                             |                      |           |                           |            |           |  |  |  |  |  |

| EIA Ref | EM&A Ref. | Environmental Protection Measures / Mitigation Measures   | Location / Timing | Implementation Agent | Implementation Stage | Relevant Legislation and Guidelines | Implementation Status |
|---------|-----------|---|-------------------|----------------------|----------------------|-------------------------------------|-----------------------|
|         |           | <p>top portion of the chimney above the roof.</p> <ul style="list-style-type: none"> <li>■ A 3-chamber decontamination unit shall be constructed at the entrance to the cremators/flues/chimney for entry and exit from the work area. It shall comprise a dirty room, a shower room and a clean room of at least 1m x 1m base with 3 layers of fire retardant polythene sheet.</li> <li>■ Workers shall carry out decontamination procedures before leaving the work area.</li> <li>■ All workers shall wear full protective equipment, disposable protective overall, nitrile gloves, rubber boots, and full-face positive pressure respirator.</li> <li>■ Warning signs in both Chinese and English shall be put up in conspicuous areas.</li> </ul> <p><i>Site preparation procedures specific to severely contaminated DCM:</i></p> <ul style="list-style-type: none"> <li>■ The walls, floor and ceiling of the cremator room shall be lined with 3-layers of fire retardant polythene sheets.</li> <li>■ Air movers shall be installed at the cremator room, and at the bottom of the chimney to exhaust air from the work area. A stand by air mover shall also be installed with each of the air movers. Sufficient air movement shall be maintained to give a minimum of 6 air changes per hour to the work area.</li> <li>■ New pre-filters and HEPA filters shall be used on the air movers.</li> <li>■ Before commencement of the decommissioning work a smoke test with non-toxic smoke shall be carried out to ensure the air tightness of the containment.</li> </ul> <p><i>Demolition and handling procedures:</i></p> <ul style="list-style-type: none"> <li>■ The cremators/flue/chimney shall be removed from top down.</li> <li>■ Scrubbing and HEPA vacuuming shall be used to remove any ash or residues attached to the cremators, flue, chimney and other building structures.</li> <li>■ Wastes generated from the contaminant or decontamination unit including the workers protection clothing shall be disposed of at landfill site.</li> <li>■ After completion of removal, all surfaces shall be decontaminated by HEPA vacuum.</li> <li>■ If any contaminated wastewater needs to be discharged out of the</li> </ul> |                   |                      |                      |                                     |                       |

| EIA Ref                 | EM&A Ref.                    | Environmental Protection Measures / Mitigation Measures  | Location / Timing            | Implementation Agent | Implementation Stage | Relevant Legislation and Guidelines   | Implementation Status |
|-------------------------|------------------------------|--|------------------------------|----------------------|----------------------|---|-----------------------|
|                         |                              | <p>site, it shall be properly treated to WPCO requirements with prior agreements with EPD on discharge standards.</p> <p><i>Demolition and handling procedures specific to severely contaminated DCM:</i></p> <ul style="list-style-type: none"> <li>■ The contaminated detached sections of the building structures shall be wrapped with 2 layers of fire retardant polythene sheets. A third layer shall be wrapped and secured with duct tape. Wet wiping shall be used to decontaminate the outer layer.</li> <li>■ After completion of removal and decontamination, spray the innermost layer of the fire retardant polythene sheet with PVA. Upon drying, peel off and dispose of at landfill site. Repeat for the other 2 layers disposing the final layer as contaminated wastes.</li> </ul> <p><i>Treatment and disposal procedures:</i></p> <ul style="list-style-type: none"> <li>■ Immobilise the ash waste by mixing with cement in the correct ratio as determined by pilot mixing and TCLP test.</li> <li>■ Place material in polythene lined steel drums for disposal at landfill. The drums should clearly be marked with "DANGEROUS CHEMICAL WASTE" in English and Chinese. Prior agreement of the disposal criteria must be obtained from EPD and the landfill operator.</li> <li>■ If the landfill disposal criteria cannot be met, disposal at the CWTC in TsingYi shall be considered.</li> </ul> |                              |                      |                      |   |                       |
| S.6.9.1<br>-<br>S.6.9.2 | S.5.3.2<br>5<br>-<br>S.5.3.7 | <p><b>Chemical Waste</b></p> <ul style="list-style-type: none"> <li>■ Should any chemical waste be generated, the Contractor must register with the EPD as chemical waste producer.</li> <li>■ All the chemical waste shall be handled according to the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes. The chemical waste shall be stored and collected by an approved contractor for disposal at a licensed facility in accordance with the Waste Disposal (Chemical Waste) (General) Regulation.</li> <li>■ Principles of reuse and recycle chemical waste on site as far as practicable shall be adopted by the Contractor.</li> </ul>  | Project site /<br>demolition | Contractor           | Construction Phase   | <p>Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes</p> <p>Waste Disposal (Chemical Waste) (General) Regulation.</p> | Implemented           |

| EIA Ref  | EM&A Ref.    | Environmental Protection Measures / Mitigation Measures   | Location / Timing | Implementation Agent | Implementation Stage | Relevant Legislation and Guidelines | Implementation Status |
|----------|--------------|---|-------------------|----------------------|----------------------|-------------------------------------|-----------------------|
| S.6.9.3  | S.5.3.2<br>8 | Containers used for the storage of chemical waste shall: <ul style="list-style-type: none"> <li>■ Be suitable for the substance they are holding, resistant to corrosion, maintained in good condition, and securely closed.</li> <li>■ Have a capacity of less than 450 litres unless the specifications have been approved by the EPD.</li> <li>■ Display a label in English and Chinese in accordance with instructions prescribed in Schedule 2 of the Waste Disposal (Chemical Waste) (General) Regulation.</li> </ul>   |                   |                      |                      |                                     |                       |
| S.6.9.4  | S.5.3.2<br>9 | The storage area for chemical waste shall: <ul style="list-style-type: none"> <li>■ Be clearly labelled and used solely for the storage of chemical waste.</li> <li>■ Be enclosed on at least 3 sides.</li> <li>■ Have an impermeable floor and bunding, of capacity to accommodate 110% of the volume of the largest container or 20% by volume of the chemical waste stored in that area, whichever is the greatest.</li> <li>■ Have adequate ventilation.</li> <li>■ Be covered to prevent rainfall entering (water collected within the bund must be tested and disposed as chemical waste if necessary).</li> <li>■ Be properly arranged so that incompatible materials are adequately separated.</li> </ul> |                   |                      |                      |                                     |                       |
| S.6.9.25 | S.5.3.3<br>0 | Disposal of chemical waste shall be: <ul style="list-style-type: none"> <li>■ Via a licensed waste collector.</li> <li>■ A facility licensed to receive chemical waste, such as the Chemical Waste Treatment Facility at Tsing Yi, which offers a chemical waste collection service and can supply the necessary storage containers.</li> <li>or</li> <li>■ A waste recycling plant approved by EPD.</li> </ul>   |                   |                      |                      |                                     |                       |



| EIA Ref  | EM&A Ref.                        | Environmental Protection Measures / Mitigation Measures   | Location / Timing  | Implementation Agent | Implementation Stage | Relevant Legislation and Guidelines  | Implementation Status |
|--|----------------------------------|---|--|----------------------|----------------------|--|-----------------------|
| S.6.7.27<br>-<br>S.6.7.28                        | S.5.3.3<br>1<br>-<br>S5.3.3<br>2 | <p>General Refuse</p> <ul style="list-style-type: none"> <li>General refuse shall be stored in enclosed bins or compaction units separate from C&amp;D and chemical wastes. A reputable waste collector shall be employed by the contractor to remove general refuse from the site, separately from C&amp;D and chemical wastes, on a daily or every second day basis to minimise odour, pest and litter impacts.</li> <li>Individual collectors often recover aluminium cans from the waste stream if they are segregated or easily accessible. Therefore, separately labelled bins for their deposit shall be provided if feasible. Similarly, plastic bottles and carton package material generated on site shall be separated for recycling as far as possible. Site office waste shall be reduced through recycling of paper if volumes are large enough to warrant collection. Participation in a local collection scheme shall be considered if one is available.</li> </ul> | Project site / construction and demolition stages  | Contractor           | Construction Phase   |  | Implemented           |
| <b>Waste Management (EM&amp;A)</b>               |                                  |   |  |                      |                      |  |                       |
| S.11.2.17  | S.5.3.1<br>0                     | Supplementary site investigations shall be conducted for asbestos in building structures and for dioxins, heavy metals and PAH in ash/particular matter samples.  | <p>Cremators / flue / chimney and surrounding area.</p> <p>After decommissioning but prior to demolition</p> | Contractor           | Construction Phase   | <p>ProPECC PN 2/97 and 3/94</p> <p>AIR, AMP/AAP to be submitted under APCO</p> <p>Future Supplementary Investigation Site Plan</p> | NA                    |
| <b>Landscape and Visual (Construction Phase)</b> |                                  |   |  |                      |                      |  |                       |
| S.7.9.2<br>MC 1                                  | S.6.3.1                          | <p>Site offices and construction yards:</p> <ul style="list-style-type: none"> <li>Site offices shall have olive green roof and façade coating or colour matches with existing environment.</li> <li>Site offices and the construction yard shall be decommissioned after construction.</li> </ul>  | All site offices / Design and construction phases  | ArchSD's Contractor  | Construction Phase   |  | Implemented           |
| S.7.9.2<br>MC 2                                  | S.6.3.1                          | <p>Height of site offices:</p> <ul style="list-style-type: none"> <li>The height of site offices, including the rooftop shall not exceed 10m.</li> <li>Building services equipment such as antennas may exceed 10m and shall be coated in black.</li> </ul>   | All site offices / Design and construction phases  | ArchSD's Contractor  | Construction Phase   |  | Implemented           |

Contract No. AL G513  
Expansion of Wo Hop Shek Crematorium  
Monthly EM&A Report No.21



| EIA Ref         | EM&A Ref. | Environmental Protection Measures / Mitigation Measures   | Location / Timing   | Implementation Agent | Implementation Stage | Relevant Legislation and Guidelines        | Implementation Status |
|-----------------|-----------|---|---|----------------------|----------------------|--|-----------------------|
| S.7.9.2<br>MC 3 | S.6.3.1   | Hoarding and screening:<br><ul style="list-style-type: none"> <li>Where practical the site offices areas, construction yards and storage areas shall be screened using colour in harmony with the surrounding environment around the peripheries of the works area until the completion of relevant construction phases.</li> </ul>   | All site offices and construction yard areas / Design and construction phases | ArchSD's Contractor  | Construction Phase   |  | Implemented           |
| S.7.9.2<br>MC 4 | S.6.3.1   | Construction plant and building material:<br><ul style="list-style-type: none"> <li>Shall be orderly and carefully stored in order to appear neat and avoid visibility from outside where practical.</li> <li>Excess materials shall be removed from site as soon as practical.</li> <li>All construction plants shall be removed from site upon completion of construction works.</li> </ul> | Works site / Design and construction phases                                   | ArchSD's Contractor  | Construction Phase   |  | Implemented           |
| S.7.9.2<br>MC 5 | S.6.3.1   | Construction light:<br><ul style="list-style-type: none"> <li>To be oriented away from the viewing location of VSRs.</li> <li>All lighting facing sensitive receiver shall have frosted diffusers and reflective covers.</li> </ul>   | All construction lights / Design and construction phases                      | ArchSD's Contractor  | Construction Phase   |  | Implemented           |
| S.7.9.2<br>MC 6 | S.6.3.1   | Silting trap:<br><ul style="list-style-type: none"> <li>Silting traps shall be installed to minimise silting to streams.</li> </ul>   | Streams / Construction phase  | Contractor           | Construction Phase   |  | NA                    |
| S.7.9.3<br>MT 1 | S.6.3.1   | Compensation for losses:<br><ul style="list-style-type: none"> <li>The tree compensation to tree loss ratio shall be at least 1:1 in term of quantity.</li> </ul>   | Within the Wo Hop Shek Crematorium  | ArchSD's Contractor  | Construction Phase   | ETWB TCW No. 2/2004<br>ETWB TCW No. 3/2006 | NA                    |
| S.7.9.3<br>MT 2 | S.6.3.1   | Where practical, trees that require removal shall be transplanted on Site.  | Work site / Design and construction phases                                    | ArchSD's Contractor  | Construction Phase   | ETWB TCW No. 2/2004<br>ETWB TCW No. 3/2006 | Implemented           |

Contract No. AL G513  
Expansion of Wo Hop Shek Crematorium  
Monthly EM&A Report No.21



| EIA Ref                     | EM&A Ref. | Environmental Protection Measures / Mitigation Measures  | Location / Timing                                 | Implementation Agent         | Implementation Stage | Relevant Legislation and Guidelines        | Implementation Status |
|-----------------------------|-----------|--|---|------------------------------|----------------------|--|-----------------------|
| S.7.9.3<br>MT 3             | S.6.3.1   | <p>Amenity planting:</p> <ul style="list-style-type: none"> <li>■ Planting works shall be carried out under the supervision of a specialist landscape sub-contractor.</li> <li>■ The rooftop of the cremation plant room shall be planted with lawn.</li> <li>■ Open spaces shall be included Project.</li> <li>■ Screen planting such as planting a roll of trees along the site boundary butting Kiu Tau Road shall be carried out.</li> <li>■ New trees, shrubs and groundcover shall be carefully selected and designed to homogenize with the environment.</li> </ul>   | As shown on mitigation measure plans / All phases | ArchSD's & FEHD's Contractor | Construction Phase   | ETWB 2/2004                                | NA                    |
| S.7.9.3<br>MT 4             | S.6.3.1   | <p>Woodland mix planting:</p> <ul style="list-style-type: none"> <li>■ Woodland mix, comprising of tree seedlings and shrubs, shall be planted within the Wo Hop Shek Cemetery to enhance the ecological value and compensatory of tree loss.</li> </ul>   | Within the Wo Hop Shek Cemetery / All phases      | ArchSD's Contractor          | Construction Phase   | ETWB TCW No. 2/2004<br>ETWB TCW No. 3/2006 | NA                    |
| S.7.9.3<br>MT 5             | S.6.3.1   | <p>Preservation:</p> <p>No tree shall be transplanted or felled without prior approval by relevant Government departments.</p> <ul style="list-style-type: none"> <li>■ All trees that are marked for retention shall be fenced off with a 1.2m high fence around the dripline of trees or larger area as far as feasible.</li> <li>■ Transplant preparation works shall be carried as soon as possible after commencement of construction. Over-pruning such as hard pruning of tree crown, pollarding or topping shall be avoided. Rootball and crown pruning shall be carried out over at least 3 months.</li> <li>■ Existing shrub and ground cover planting areas that will not be removed shall be maintained in good condition and enhanced where practical.</li> </ul> | Work site / All phases                            | ArchSD's Contractor          | Construction Phase   | ETWB TCW No. 2/2004<br>ETWB TCW No.        | Implemented           |
| S.7.9.4<br>MB 1             | S.6.3.1   | The 10m height headroom cremation plant room shall be half sunken to reduce the visual impact to pedestrians.  | Cremation plant room / Design phase               | ArchSD's Contractor          | Construction Phase   |  | NA                    |
| S.7.9.4<br>MB 2             | S.6.3.1   | The chimney shall be designed to have sculptural outlook and articulated.  | Chimney / Design phase                            | ArchSD's Contractor          | Construction Phase   |  | NA                    |
| S.7.9.4<br>MB 3:            | S.6.3.1   | The chimney stacks shall be designed to locate at the least conspicuous location of the site to VSRs.  | Chimney / Design phase                            | ArchSD's Contractor          | Construction Phase   |  | NA                    |
| Landscape and Visual (EM&A) |           |  |   |                              |                      |  |                       |

| EIA Ref                                   | EM&A Ref. | Environmental Protection Measures / Mitigation Measures   | Location / Timing        | Implementation Agent | Implementation Stage | Relevant Legislation and Guidelines | Implementation Status                              |
|---|-----------|---|--------------------------|----------------------|----------------------|-------------------------------------|--|
| S.11.2.23<br>-<br>S.11.2.24               | S.6.2     | Details of the inspection frequency and parameters will be outlined in the EM&A Manual.   | Work site / Construction | Contractor           | Construction Phase   |                                     | NA   |
| <b>Water Quality (Construction Phase)</b> |           |   |                          |                      |                      |                                     |  |
| S.8.7.1<br>-<br>S.8.7.4                   | S.7.2.2   | <p>Construction Runoff and Drainage</p> <ul style="list-style-type: none"> <li>■ Wastewater shall be properly treated to meet the discharge standards set out in the relevant Water Pollution Control Ordinance (WPCO) discharge licence. No direct discharge of site runoff into the two streams shall be allowed.</li> <li>■ Provision of perimeter channels to intercept storm runoff from outside the Site. These shall be constructed in advance of site formation works and earthworks.</li> <li>■ Sand/silt removal facilities such as sand traps, silt traps and sediment basins should be provided to remove sand/silt particles from runoff to meet the requirements of the Technical Memorandum standard under the WPCO.</li> <li>■ Works shall be carefully programmed to minimise soil excavation works during rainy seasons.</li> </ul> <p>Exposed soil surface shall be protected by paving as soon as possible to reduce the potential of soil erosion.</p> <ul style="list-style-type: none"> <li>■ Temporary access roads shall be protected by crushed gravel and exposed slope surfaces shall be protected when rainstorms are likely to occur.</li> <li>■ Trench excavation shall be avoided in the wet season as far as practicable, and if necessary, these trenches shall be excavated and backfilled in short sections.</li> <li>■ Open stockpiles of construction materials on Site shall be covered with tarpaulin or similar fabric during rainstorms.</li> <li>■ Sand and silt in the wash water from the wheel from the wheel washing facility shall be settled out and removed before discharging into the storm drain.</li> <li>■ Oil receptor shall be provided in the drainage system and regularly emptied to prevent the release of oil and grease into the storm drainage system after accidental spillage.</li> </ul> | Work site / Construction | Contractor           | Construction Phase   | ProPECC PN 1-94 & WPCO              | Implemented and rectified according to observation |

| EIA Ref                      | EM&A Ref. | Environmental Protection Measures / Mitigation Measures   | Location / Timing  | Implementation Agent | Implementation Stage | Relevant Legislation and Guidelines | Implementation Status |
|------------------------------|-----------|---|--|----------------------|----------------------|-------------------------------------|-----------------------|
| S.8.7.5                      | S.7.2.3   | <p>General Construction Activities</p> <ul style="list-style-type: none"> <li>■ Debris and rubbish generated on Site shall be collected, handled and disposed of properly to avoid them entering the two streams.</li> <li>■ All fuel tanks and storage areas shall be provided with locks and be sited on sealed areas, within bunds of a capacity equal to 110% of the storage capacity of the largest tank.</li> <li>■ Open storm water drains and culverts near the works area shall be covered to block the entrance of large debris and refuse.</li> </ul>  | Work site / Construction phase   | Contractor           | Construction Phase   | ProPECC PN 1-94 & WPCO              | Implemented           |
| S.8.7.6                      | S.7.2.4   | <p>Sewage from On-site Workforce:</p> <ul style="list-style-type: none"> <li>■ Portable chemical toilets shall handle the sewage from construction work force if the existing toilets in the Site are not adequate. Licensed contractors who shall be responsible for appropriate disposal and maintenance of these facilities shall provide appropriate and adequate portable toilets.</li> <li>■ Sheet piling shall be provided at suitable location around the basement excavation to reduce the effect of lowering the water table from any dewatering process. Any discharge of groundwater pumped out from any dewatering process of the construction works shall be treated to comply with the standards set in the relevant discharge licence prior discharge. No discharge of the groundwater shall be allowed into the two streams.</li> </ul>  | Work site / Construction phase   | Contractor           | Construction Phase   | WPCO                                | Implemented           |
| Ecology (Construction Phase) |           |   |  |                      |                      |                                     |                       |
| S.9.8.3 -                    | S.8.3.1   | <p>Mitigation to minimise impacts on habitat and vegetation loss:</p> <ul style="list-style-type: none"> <li>■ Layout of the Project shall be carefully designed to avoid or minimise the area of habitat loss and the numbers of trees to be felled.</li> <li>■ All trees shall be preserved as far as possible, especially species of conservation concern. Recommendations to be provided in the Tree Survey Report to mitigate impacts on trees shall be followed.</li> <li>■ Disturbance of individuals of the shrub / tree Transplantation of the two shrub / tree species of conservation concern, namely <i>Aquilaria sinensis</i> and <i>Cibotium barometz</i>, shall be avoided. Where loss of these species would be unavoidable, it is recommended to transplant them to same habitats with similar conditions. Following transplantation, regular monitoring of these trees shall be conducted by a suitable qualified botanist / horticulturist over a 12-</li> </ul> | Work site particularly semi-natural woodland / Design and construction phases. | Arch SD / Contractor | Construction Phase   | ETWB Technical Circular No. 3/2006  | Implemented           |

| EIA Ref                   | EM&A Ref. | Environmental Protection Measures / Mitigation Measures  | Location / Timing              | Implementation Agent | Implementation Stage | Relevant Legislation and Guidelines         | Implementation Status |
|---------------------------|-----------|--|--------------------------------|----------------------|----------------------|---|-----------------------|
|                           |           | <p>month period.</p> <ul style="list-style-type: none"> <li>■ Transplantation of any affected trees to grassland / scrubland within the Wo Hop Shek Cemetery.</li> <li>■ Compensatory planting of the felled trees shall follow the Technical Circular No. 3/2006 issued by ETWB.</li> </ul>   |                                |                      |                      |   |                       |
| S.9.8.15<br>-<br>S.9.8.16 | S.8.3.1   | <p>Mitigation to construction runoff through general good site practice:</p> <ul style="list-style-type: none"> <li>■ Temporary access to the work sites shall be carefully planned and located to minimise disturbance caused to the streams and nearby habitats.</li> <li>■ Use of less or smaller construction plant may be specified to reduce disturbance to the streams and nearby habitats.</li> <li>■ Temporary sewage system shall be designed and installed to collect wastewater and prevent it from entering the streams and nearby habitats.</li> <li>■ The Site inside or in the proximity of the streams and nearby habitats shall be temporarily isolated, such as by placing of sandbags or silt curtains with lead edge at bottom and properly supported props, to prevent adverse impacts on these areas.</li> <li>■ Natural bottom and existing flow in the streams shall be preserved as much as possible to avoid disturbance to the stream habitats.</li> <li>■ Proper locations well away from the streams and nearby habitats for temporary storage of materials (e.g. equipment, filling materials, chemicals and fuel) and temporary stockpile of construction debris and spoil shall be identified before commencement of the works.</li> <li>■ Stockpiling of construction materials, if necessary, shall be properly covered and located away from the streams and nearby habitats.</li> <li>■ Construction debris and spoil shall be covered up and/or properly disposed of as soon as possible to avoid being washed into the streams and nearby habitats by rain.</li> <li>■ Construction effluent, site runoff and sewage shall be properly collected and/or treated.</li> </ul> | Work site / Construction phase | Contractor           | Construction Phase   | ETWB Technical Circular (Works) No. 5/2005. | Implemented           |

| EIA Ref  | EM&A Ref. | Environmental Protection Measures / Mitigation Measures   | Location / Timing              | Implementation Agent | Implementation Stage | Relevant Legislation and Guidelines | Implementation Status |
|----------|-----------|---|--------------------------------|----------------------|----------------------|-------------------------------------|-----------------------|
|          |           | <ul style="list-style-type: none"> <li>■ Proper locations for discharge outlets of wastewater treatment facilities well away from the streams and nearby habitats shall be identified.</li> <li>■ Vehicles and other plant shall be carefully maintained and properly used to minimise the chance for accidental spillage.</li> <li>■ Any spillages that do occur shall be quickly identified and appropriately cleaned up before they can contaminate streams or groundwater.</li> <li>■ Temporary geo-textile silt fences around earth moving works shall be erected to trap any sediments being washed away and prevent them from entering surrounding areas.</li> <li>■ Silt traps shall be installed at points where drainage from the Site enters temporary sewage system.</li> <li>■ Exposed soil or other loose materials shall be covered with tarpaulins to prevent erosion, and then seeded and covered with a biodegradable geo- textile blanket for erosion control purposes.</li> </ul> |                                |                      |                      |                                     |                       |
| S.9.8.18 |           | <p>Mitigation to protect the groundwater:</p> <ul style="list-style-type: none"> <li>■ Basement formation or any construction activities likely to pump out a large quantity of groundwater shall be protected with sheet-piling at suitable locations around the basement footprint, or by any like method.</li> <li>■ No groundwater shall be pumped back to the two stream courses to protect the natural integrity of the stream habitat and the associated organism.</li> </ul>  | Work site / Construction phase | Contractor           | Construction Phase   |                                     | NA                    |
| S.9.8.20 | S.8.3.1   | <p>Mitigation for noise and other disturbance on ecological integrity:</p> <ul style="list-style-type: none"> <li>■ Use of sturdy 1.8 metres protective fencing shall be located at the edge of the tree canopy but not around the trunk.</li> <li>■ Works beneath the tree canopy shall be avoided: If encroachment under the canopy area is unavoidable, adequate protections shall be provided to ensure no damage of any part of the tree would occur due to the encroachment.</li> <li>■ An approved Landscape Contractor shall implement any tree transplanting and planting works. Quality control of the work shall be undertaken by a qualified Landscape Architect through site inspections and approval of works.</li> </ul>   | Work site / Construction phase | Contractor           | Construction Phase   |                                     | Implemented           |

| EIA Ref                     | EM&A Ref.               | Environmental Protection Measures / Mitigation Measures   | Location / Timing              | Implementation Agent | Implementation Stage | Relevant Legislation and Guidelines | Implementation Status |
|-----------------------------|-------------------------|---|--------------------------------|----------------------|----------------------|-------------------------------------|-----------------------|
|                             |                         | <ul style="list-style-type: none"> <li>■ Construction works shall be restricted to works area which are clearly defined.</li> <li>■ Woodland or other habitats that would be affected by the construction works shall be well-defined and minimised.</li> <li>■ Human inference to habitats beyond the site boundary and habitats proposed to be retained shall be avoided by providing temporary barricades.</li> <li>■ Works area shall be reinstated immediately after completion of the construction.</li> <li>■ Waste and other garbage generated during the construction of the proposed development shall be dumped properly.</li> <li>■ Uncontrolled fire shall be strictly prohibited. Appropriate fire control measures shall be provided in order to protect nearby habitats.</li> </ul> |                                |                      |                      |                                     |                       |
| Ecology (EM&A)              |                         |   |                                |                      |                      |                                     |                       |
| S.9.11<br>&<br>S.11.2.29    | S.8.2.1                 | <p>Audit/Inspection:</p> <ul style="list-style-type: none"> <li>■ Regular site audit / inspection shall be conducted at least once a week to inspect the implementation of the recommended mitigation measures (details to be outlined in the EM&amp;A Manual).</li> </ul>  | Work site / Construction phase | Contractor           | Construction Phase   |                                     | Implemented           |
| S.11.2.32<br>-<br>S.11.2.33 | S.8.2.2<br>-<br>S.8.2.4 | <p>Monitoring on Transplantation:</p> <ul style="list-style-type: none"> <li>■ Trees requiring transplantation or protection shall be identified based on the information illustrated in the Tree Survey Report.</li> <li>■ Regular monitoring after transplantation of <i>Aquilaria sinensis</i> and <i>Cibotium barometz</i> individuals shall be conducted to check on the health and conditions of the plants. Monitoring shall cover the 12-month period following transplantation. The monitoring shall be conducted by a suitably qualified botanist / horticulturist at least twice a month for the first four months after transplantation, and once a month for the remaining eight months.</li> </ul>  | Work site / Construction phase | Contractor           | Construction Phase   |                                     | Implemented           |



## **APPENDIX D: IMPACT MONITORING SCHEDULE OF THE REPORTING MONTH**

Impact Monitoring Schedule for Expansion of Wo Hop Shek Crematorium

| Nov-21 |   |   |                                     |   |   |   |
|--------|---|---|-------------------------------------|---|---|---|
| Sun    | Mon   | Tue   | Wed                                 | Thur  | Fri   | Sat   |
|        | 1   | 2   | 3                                   | 4   | 5   | 6   |
|        |   | Air monitoring for A10, A20 for 1-hr TSP and 24-hr TSP<br><br>Monitoring Time:<br>0900-1630 | Weekly ET site inspection and audit |   |   |   |
| 7      | 8   | 9   | 10                                  | 11  | 12  | 13  |
|        | Air monitoring for A10, A20 for 1-hr TSP and 24-hr TSP<br><br>Monitoring Time:<br>0900-1630 |   |                                     |   | Weekly ET site inspection and audit   | Air monitoring for A10, A20 for 1-hr TSP and 24-hr TSP<br><br>Monitoring Time:<br>0900-1630 |
| 14     | 15  | 16  | 17                                  | 18  | 19  | 20  |
|        |   |   | Weekly ET site inspection and audit |   | Air monitoring for A10, A20 for 1-hr TSP and 24-hr TSP<br><br>Monitoring Time:<br>0900-1630 |   |
| 21     | 22  | 23  | 24                                  | 25  | 26  | 27  |
|        |   |   | Weekly ET site inspection and audit | Air monitoring for A10, A20 for 1-hr TSP and 24-hr TSP<br><br>Monitoring Time:<br>0900-1630 |   |   |
| 28     | 29  | 30  |                                     |   |   |   |
|        |   |   |                                     |   |   |   |

- \*Remarks: 1. This impact monitoring schedule is subject to change due to adverse weather conditions or other rationales.  
 2. Advance notification of the changes will be given to all relevant parties at least 48 hours prior to implementation.

## **APPENDIX E: EVENT /ACTION PLAN FOR DUST EXCEEDANCE**

| Event   | Action  |   |  |  |
|---|---|---|--|--|
|   | ET  | IEC   | AR   | Contractor   |
| Action Level                                      |   |   |  |  |
| 1. Exceedance for one sample                      | <ol style="list-style-type: none"> <li>1. Identify source, investigate the causes of complaint and propose remedial measures;</li> <li>2. Inform IEC and AR;</li> <li>3. Repeat measurement to confirm finding;</li> <li>4. Increase monitoring frequency to daily.</li> </ol>  | <ol style="list-style-type: none"> <li>1. Check monitoring data submitted by ET;</li> <li>2. Check Contractor's working method.</li> </ol>  | <ol style="list-style-type: none"> <li>1. Notify Contractor.</li> </ol>  | <ol style="list-style-type: none"> <li>1. Rectify any unacceptable practice;</li> <li>2. Amend working methods if appropriate.</li> </ol>  |
| 2. Exceedance for two or more consecutive samples | <ol style="list-style-type: none"> <li>1. Identify source;</li> <li>2. Inform IEC and AR;</li> <li>3. Advise the AR on the effectiveness of the proposed remedial measures;</li> <li>4. Repeat measurements to confirm findings;</li> <li>5. Increase monitoring frequency to daily;</li> <li>6. Discuss with IEC and Contractor on remedial actions required;</li> <li>7. If exceedance continues, arrange meeting with IEC and AR;</li> </ol> | <ol style="list-style-type: none"> <li>1. Check monitoring data submitted by ET;</li> <li>2. Check Contractor's working method;</li> <li>3. Discuss with ET and Contractor on possible remedial measures;</li> <li>4. Advise the ET on the effectiveness of the proposed remedial measures;</li> <li>5. Supervise Implementation of remedial measures.</li> </ol> | <ol style="list-style-type: none"> <li>1. Confirm receipt of notification of exceedance in writing;</li> <li>2. Notify Contractor;</li> <li>3. Ensure remedial measures properly implemented.</li> </ol> | <ol style="list-style-type: none"> <li>1. Submit proposals for remedial to AR within three working days of notification;</li> <li>2. Implement the agreed proposals;</li> <li>3. Amend proposal if appropriate.</li> </ol> |

| Event   | Action   |   |   |  |
|---|--|---|---|--|
|   | ET   | IEC   | AR  | Contractor   |
|   | 8. If exceedance stops, cease additional monitoring.   |   |   |  |
| Limit Level                                       |  |   |   |  |
| 1. Exceedance for one sample                      | <ol style="list-style-type: none"> <li>1. Identify source, investigate the causes of exceedance and propose remedial measures;</li> <li>2. Inform IEC, AR, Contractor and EPD;</li> <li>3. Repeat measurement to confirm finding;</li> <li>4. Increase monitoring frequency to daily;</li> <li>5. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and AR informed of the results.</li> </ol> | <ol style="list-style-type: none"> <li>1. Check monitoring data submitted by ET;</li> <li>2. Check Contractor's working method;</li> <li>3. Discuss with ET and Contractor on possible remedial measures;</li> <li>4. Advise the AR on the effectiveness of the proposed remedial measures;</li> <li>5. Supervise implementation of remedial measures.</li> </ol> | <ol style="list-style-type: none"> <li>1. Confirm receipt of notification of exceedance in writing;</li> <li>2. Notify Contractor;</li> <li>3. Ensure remedial measures properly implemented.</li> </ol>  | <ol style="list-style-type: none"> <li>1. Take immediate action to avoid further exceedance;</li> <li>2. Submit proposals for remedial actions to IEC within three working days of notification;</li> <li>3. Implement the agreed proposals;</li> <li>4. Amend proposal if appropriate.</li> </ol> |
| 2. Exceedance for two or more consecutive samples | <ol style="list-style-type: none"> <li>1. Notify IEC, AR, Contractor and EPD;</li> <li>2. Identify source;</li> <li>3. Repeat measurement to confirm findings;</li> <li>4. Increase monitoring frequency to daily;</li> <li>5. Carry out analysis of Contractor's working</li> </ol>   | <ol style="list-style-type: none"> <li>1. Discuss amongst AR, ET, and Contractor on the potential remedial actions;</li> <li>2. Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the AR accordingly;</li> </ol>   | <ol style="list-style-type: none"> <li>1. Confirm receipt of notification of exceedance in writing;</li> <li>2. Notify Contractor;</li> <li>3. In consultation with the IEC, agree with the Contractor on the remedial measures to be implemented;</li> </ol> | <ol style="list-style-type: none"> <li>1. Take immediate action to avoid further exceedance;</li> <li>2. Submit proposals for remedial actions to IEC within three working days of notification;</li> <li>3. Implement the agreed proposals;</li> </ol>  |

| Event | Action   |  |   |   |
|-------|--|--|---|---|
|       | ET   | IEC  | AR  | Contractor  |
|       | <p>procedures to determine possible mitigation to be implemented;</p> <p>6. Arrange meeting with IEC and AR to discuss the remedial actions to be taken;</p> <p>7. Assess effectiveness of Contractor’s remedial actions and keep IEC, EPD and AR informed of the results;</p> <p>8. If exceedance stops, cease additional monitoring.</p> | <p>3. Supervise the implementation of remedial measures.</p> | <p>4. Ensure remedial measures properly implemented;</p> <p>5. If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated.</p> | <p>4. Resubmit proposals if problem still not under control;</p> <p>5. Stop the relevant portion of works as determined by the AR until the exceedance is abated.</p> |

## **APPENDIX F: DUST MONITORING EQUIPMENT CALIBRATION CERTIFICATE**









# InnoTech Instrumentation Co. Ltd.

創新科儀有限公司

## HIVOL SAMPLER CALIBRATION DATA SHEET (TSP)

### Site Information

|            |                           |          |          |           |             |
|------------|---------------------------|----------|----------|-----------|-------------|
| Location:  | Fanling Government School | Site ID: | A20      | Date:     | 19-Nov-2021 |
| Serial No: | 1050                      | Model:   | TE-5170X | Operator: | Casey Lau   |

### Ambient Condition

|                             |       |                      |       |
|-----------------------------|-------|----------------------|-------|
| Corrected Pressure (mm Hg): | 759.2 | Temperature (deg K): | 296.0 |
|-----------------------------|-------|----------------------|-------|

### Calibration Orifice

|                       |          |              |          |
|-----------------------|----------|--------------|----------|
| Model:                | TE-5028A | Slope:       | 1.64554  |
| Serial No.:           | 3702     | Intercept:   | -0.00368 |
| Calibration Due Date: | 3-Aug-21 | Corr. Coeff: | 0.99975  |

### Calibration Data

| Plate or Test # | In,H2O (in) | Qa, X-Axis (m3/min) | I, CFM (chart) | IC, Y-Axis (corrected) |
|-----------------|-------------|---------------------|----------------|------------------------|
| 1               | 1.50        | 0.750               | 32.2           | 32.26                  |
| 2               | 2.64        | 0.993               | 36.1           | 36.20                  |
| 3               | 3.75        | 1.182               | 38.6           | 38.71                  |
| 4               | 4.35        | 1.273               | 39.9           | 40.05                  |
| 5               | 4.90        | 1.352               | 41.1           | 41.22                  |

### Sampler Calibration Relationship (Qa on x-axis, IC on y-axis)

|    |                        |    |                |              |               |
|----|------------------------|----|----------------|--------------|---------------|
| m= | <u>14.7290</u>         | b= | <u>21.3377</u> | Corr. Coeff= | <u>0.9992</u> |
|    | Sampler set point(SSP) |    | <u>39</u> CFM  |              |               |

### Calculations

$$Q_{std} = \frac{1}{m} [\sqrt{(P_a/P_{std})(T_{std}/T_a)}] - b$$

$$IC = I [\sqrt{(P_a/P_{std})(T_{std}/T_a)}]$$

Qstd = standard flow rate  
IC = corrected chart response  
I = actual chart response  
m = calibrator Qstd slope  
b = calibrator Qstd intercept

m = sampler slope  
b = sampler intercept  
I = chart response  
Tav = average temperature  
Pav = average pressure

Ta = actual temperature during calibration (deg K)  
Pa = actual pressure during calibration (mm Hg)  
Tstd = 298 deg K  
Pstd = 760 mm Hg  
For subsequent calculation of sampler flow:  
 $(1.21*m+b)/[\sqrt{(298/T_{av})(P_{av}/760)}]$

Checked by:  \_\_\_\_\_

Date: \_\_\_\_\_ 19-Nov-2021



|                                    |
|------------------------------------|
| <b>RECALIBRATION<br/>DUE DATE:</b> |
| <b>August 3, 2022</b>              |

## Certificate of Calibration

| Calibration Certification Information |                        |                  |  |
|---------------------------------------|------------------------|------------------|--|
| Cal. Date: August 3, 2021             | Rootsmeter S/N: 438320 | Ta: 295 °K       |  |
| Operator: Jim Tisch                   |                        | Pa: 750.57 mm Hg |  |
| Calibration Model #: TE-5028A         | Calibrator S/N: 3702   |                  |  |

| Run | Vol. Init (m3) | Vol. Final (m3) | ΔVol. (m3) | ΔTime (min) | ΔP (mm Hg) | ΔH (In H2O) |
|-----|----------------|-----------------|------------|-------------|------------|-------------|
| 1   | 1              | 2               | 1          | 1.3170      | 4.1        | 1.50        |
| 2   | 3              | 4               | 1          | 1.0350      | 6.7        | 2.50        |
| 3   | 5              | 6               | 1          | 0.9420      | 8.0        | 3.00        |
| 4   | 7              | 8               | 1          | 0.8650      | 9.3        | 3.50        |
| 5   | 9              | 10              | 1          | 0.6540      | 16.2       | 6.00        |

| Data Tabulation |               |  |           |             |   |
|-----------------|---------------|--|-----------|-------------|---|
| Vstd (m3)       | Qstd (x-axis) | $\sqrt{\Delta H \left( \frac{Pa}{Pstd} \right) \left( \frac{Tstd}{Ta} \right)}$ (y-axis) | Va        | Qa (x-axis) | $\sqrt{\Delta H \left( Ta/Pa \right)}$ (y-axis) |
| 0.9922          | 0.7534        | 1.2233   | 0.9945    | 0.7552      | 0.7678  |
| 0.9887          | 0.9553        | 1.5793   | 0.9911    | 0.9576      | 0.9913  |
| 0.9870          | 1.0478        | 1.7300   | 0.9893    | 1.0503      | 1.0859  |
| 0.9853          | 1.1390        | 1.8686   | 0.9876    | 1.1417      | 1.1729  |
| 0.9761          | 1.4925        | 2.4466   | 0.9784    | 1.4960      | 1.5356  |
| <b>QSTD</b>     | m=            | 1.64554  | <b>QA</b> | m=          | 1.03041   |
|                 | b=            | -0.00368   |           | b=          | -0.00231  |
|                 | r=            | 0.99975  |           | r=          | 0.99975   |

| Calculations   |   |
|--|---|
| Vstd = $\Delta Vol \left( \frac{Pa - \Delta P}{Pstd} \right) \left( \frac{Tstd}{Ta} \right)$                                 | Va = $\Delta Vol \left( \frac{Pa - \Delta P}{Pa} \right)$                         |
| Qstd = $Vstd / \Delta Time$  | Qa = $Va / \Delta Time$   |
| For subsequent flow rate calculations:   |   |
| Qstd = $1/m \left( \left( \sqrt{\Delta H \left( \frac{Pa}{Pstd} \right) \left( \frac{Tstd}{Ta} \right)} \right) - b \right)$ | Qa = $1/m \left( \left( \sqrt{\Delta H \left( Ta/Pa \right)} \right) - b \right)$ |

| Standard Conditions                       |           |
|---|-----------|
| Tstd:                                     | 298.15 °K |
| Pstd:                                     | 760 mm Hg |
| Key                                       |           |
| ΔH: calibrator manometer reading (in H2O) |           |
| ΔP: rootsmeter manometer reading (mm Hg)  |           |
| Ta: actual absolute temperature (°K)      |           |
| Pa: actual barometric pressure (mm Hg)    |           |
| b: intercept                              |           |
| m: slope                                  |           |

| RECALIBRATION   |
|---|
| US EPA recommends annual recalibration per 1998 40 Code of Federal Regulations Part 50 to 51, Appendix B to Part 50, Reference Method for the Determination of Suspended Particulate Matter in the Atmosphere, 9.2.17, page 30. |

Tisch Environmental, Inc.  
 145 South Miami Avenue  
 village of Cleves, OH 45002

[www.tisch-env.com](http://www.tisch-env.com)  
 TOLL FREE: (877)263-7610  
 FAX: (513)467-9009



Website: [www.acuityhk.com](http://www.acuityhk.com)  
 Unit C, 11/F, Ford Glory Plaza,  
 Nos. 57-59 Wing Hong Street,  
 Cheung Sha Wan, Kowloon.  
 Tel.: (852) 2698 6855  
 Fax: (852) 2698 9585

### Sibata LD-5R K-Factor Verification Test by Total Suspended Particulates HVS Test Report

Verification Test Date: 27-Jun-21 to 1-Jul-21  
 Next Verification Test Date: 1-Jul-22  
 Unit-under-Test- Model No. Sibata LD-5R  
 Unit-under-Test Serial No. 761173  
 Our Report Reference No. RPT-21-HVS-0003

| Standard Equipment Information |                 |                     |
|--------------------------------|-----------------|---------------------|
| Verification Equipment Type    | Tisch's TSP HVS | Tish HVS Calibrator |
| Standard Equipment Model No.   | TE-5170X        | TE-5028             |
| Equipment serial no.           | MFC 1045        | 1050                |
| Last Calibration Date          | 17-Jun 21       | 24-Sep-20           |
| Next Calibration Date          | 17-Aug 21       | 24-Sep-21           |

| Verification Test No. | Date      | Time       |          |                             | K-Factor<br>K-Factor (K-C/R) | Counts/<br>Minute (R)<br>x-axis | Total<br>Counts<br>(IC) | TSP Sample<br>ID No. | Dust<br>Concentration<br>(ug/m3), (C)<br>y axis |
|-----------------------|-----------|------------|----------|-----------------------------|------------------------------|---------------------------------|-------------------------|----------------------|---|
|                       |           | Start-time | End-time | Elapsed<br>Time<br>(in min) |                              |                                 |                         |                      |   |
| 1                     | 27/6/2021 | 12:44.37   | 1257.37  | 180.00                      | 0.00119                      | 27.90                           | 2652                    | R210872/1            | 33.33   |
| 2                     | 27/6/2021 | 1:58.44    | 1261.44  | 180.00                      | 0.00096                      | 61.70                           | 1539                    | R210872/2            | 59.26   |
| 3                     | 27/6/2021 | 1:26.31    | 1265.31  | 180.00                      | 0.00097                      | 10.00                           | 1983                    | R210872/3            | 9.72  |
| 4                     | 1/7/2021  | 1:05.81    | 1268.81  | 180.00                      | 0.00093                      | 78.30                           | 2313                    | R210887/1            | 73.15   |
| 5                     | 1/7/2021  | 12:09.10   | 1272.10  | 180.00                      | 0.00096                      | 14.40                           | 1407                    | R210887/2            | 13.89   |
| 6                     | 1/7/2021  | 1272.50    | 1275.50  | 180.00                      | 0.00084                      | 28.50                           | 1299                    | R210887/3            | 24.07   |
|                       |           |            |          |                             | 0.00098                      |                                 |                         |                      |   |


K-Factor to be inputted in LD-5R (corrected 1 decimal point): **1.0**

By Linear Regression of y on x:  
 slope, mh= 0.9280  
 intercept, ch= 1.4222

\*Correlation Coefficient R= 0.9917

Verification Test Result: Strong Correlation, Results were accepted.

\* If the Correlation Coefficient, R is <0.5. Checking and Re-verification are required.



Verified By: Technical Manager

Date: 20-07-2021



Website: [www.acuityhk.com](http://www.acuityhk.com)

Unit C, I/F, Ford Glory Plaza,  
 Nos. 37-39 Wing Hong Street,  
 Cheung Sha Wan, Kowloon.

Tel.: (852) 2698 6855  
 Fax: (852) 2698 9585

### Sibata LD-5R K-Factor Verification Test by Total Suspended Particulates HVS Test Report

Verification Test Date: 27-Jun-21 to 1-Jul-21  
 Next Verification Test Date: 1-Jul-22  
 Unit-under-Test- Model No. Sibata LD-5R  
 Unit-under-Test Serial No. 761174  
 Our Report Reference No. RPT-21-HVS-0004

| Standard Equipment Information |                 |                     |
|--------------------------------|-----------------|---------------------|
| Verification Equipment Type    | Tisch's TSP HVS | Tish HVS Calibrator |
| Standard Equipment Model No.   | TE-517JX        | TE-5028             |
| Equipment serial no.           | MFC 1043        | 1050                |
| Last Calibration Date          | 17-Jun-21       | 24-Sep-20           |
| Next Calibration Date          | 17-Aug-21       | 24-Sep-21           |


| Verification Test No. | Date      | Time       |          |                       | K-Factor | Counts/Minute (R) | Total Counts (TC) | TSP Sample ID No. | Dust Concentration (ug/m3), (C) |        |
|-----------------------|-----------|------------|----------|-----------------------|----------|-------------------|-------------------|-------------------|---------------------------------|--------|
|                       |           | Start-time | End-time | Elapsed Time (in min) |          |                   |                   |                   | K-Factor (Y=C/R)                | x-axis |
| 1                     | 27/6/2021 | 1254.57    | 1257.37  | 180.00                | 0.00098  | 34.00             | 6120              | R210872/1         | 33.33                           |        |
| 2                     | 27/6/2021 | 1258.44    | 1261.44  | 180.00                | 0.00095  | 62.33             | 11220             | R210872/2         | 59.26                           |        |
| 3                     | 27/6/2021 | 1262.31    | 1265.31  | 180.00                | 0.00122  | 8.00              | 1440              | R210872/3         | 9.72                            |        |
| 4                     | 1/7/2021  | 1265.24    | 1268.24  | 180.00                | 0.00100  | 73.33             | 13200             | R210887/1         | 73.15                           |        |
| 5                     | 1/7/2021  | 1269.10    | 1272.10  | 180.00                | 0.00116  | 12.00             | 2160              | R210887/2         | 13.89                           |        |
| 6                     | 1/7/2021  | 1272.50    | 1275.50  | 180.00                | 0.00103  | 23.33             | 4200              | R210887/3         | 24.07                           |        |


K-Factor to be inputted in LD-5R (corrected 1 decimal point): **1.1**

By Linear Regression of y on x:  
 slope, mh= 0.9476  
 intercept, ch= 1.9320

\*Correlation Coefficient R= 0.9989  
 Verification Test Result: Strong Correlation, Results were accepted.

\* If the Correlation Coefficient, R is <0.5. Checking and Re-verification are required.

Verified By:  Date: 20-07-2021  
 Technical Manager



## **APPENDIX G: THE CERTIFICATION OF LABORATORY CERTIFICATE**



Hong Kong Accreditation Service  
香港認可處

**Certificate of Accreditation**  
**認可證書**

*This is to certify that*  
特此證明

**ALS TECHNICHEM (HK) PTY LIMITED**

**11/F, Chung Shun Knitting Centre, 1-3 Wing Yip Street, Kwai Chung, New Territories, Hong Kong**  
**香港新界葵涌永業街1-3號忠信針織中心11樓**


*is accredited by the Hong Kong Accreditation Service (HKAS) to ISO/IEC 17025:2017  
for performing specific laboratory activities as listed in the scope of accreditation within the test category of*  
獲香港認可處根據ISO/IEC 17025:2017認可  
進行載於認可範圍內下述測試類別中的指定實驗室活動

**Environmental Testing**  
**環境測試**

*This accreditation to ISO/IEC 17025:2017 demonstrates technical competence for a defined scope and  
the implementation of a management system relevant to laboratory operation  
(see joint IAF-ILAC-ISO Communiqué).*

此項 ISO/IEC 17025:2017 的認可資格證明此實驗室具備指定範圍內所須的技術能力並  
實施一套與實驗室運作相關的管理體系  
(見國際認可論壇、國際實驗室認可合作組織及國際標準化組織的聯合公報)。

*The common seal of HKAS is affixed hereto by the authority of the HKAS Executive*  
現經香港認可處執行機關授權在此蓋上香港認可處的印章

  
SHUM Wai-leung, Executive Administrator  
執行幹事 沈偉良  
Issue Date: 28 February 2020  
發證日期：二零二零年二月二十八日

Registration Number: HOKLAS 066  
註冊號碼：



Date of First Registration: 15 September 1995  
首次註冊日期：一九九五年九月十五日

*This certificate is issued subject to the terms and conditions laid down by HKAS*  
本證書按照香港認可處訂立的條款及條件發出

L001934





Hong Kong Accreditation Service  
香港認可處

**Certificate of Accreditation**  
認可證書

*This is to certify that*  
特此證明

**ACUMEN LABORATORY AND TESTING LIMITED**  
浩科檢測中心有限公司


**Lot 12, Tam Kon Shan Road, North Tsing Yi, New Territories, Hong Kong**  
香港新界青衣北担杆山路12路段

*is accredited by the Hong Kong Accreditation Service (HKAS) to ISO/IEC 17025:2017  
for performing specific laboratory activities as listed in the scope of accreditation within the test category of*  
獲香港認可處根據ISO/IEC 17025:2017認可  
進行載於認可範圍內下述測試類別中的指定實驗室活動

**Environmental Testing**  
環境測試

*This accreditation to ISO/IEC 17025:2017 demonstrates technical competence for a defined scope and  
the implementation of a management system relevant to laboratory operation  
(see joint IAF-ILAC-ISO Communiqué).*  
此項 ISO/IEC 17025:2017 的認可資格證明此實驗室具備指定範圍內所須的技術能力並  
實施一套與實驗室運作相關的管理體系  
(見國際認可論壇、國際實驗室認可合作組織及國際標準化組織的聯合公報)。

*The common seal of HKAS is affixed hereto by the authority of the HKAS Executive*  
現經香港認可處執行機關授權在此蓋上香港認可處的印章

  
SHBM Wai-leung, Executive Administrator  
執行幹事 沈偉良  
Issue Date : 2 December 2019  
簽發日期：二零一九年十二月二日  
Registration Number : HOKLAS 241  
註冊號碼：




Date of First Registration : 16 July 2014  
首次註冊日期：二零一四年七月十六日

This certificate is issued subject to the terms and conditions laid down by HKAS  
本證書按照香港認可處訂立的條款及條件發出

L001875

## **APPENDIX H: LOCATION PLAN OF AIR QUALITY MONITORING STATION**




## **APPENDIX I: AIR QUALITY MONITORING DATA**

**The Summary of 1-hour TSP Concentration ( $\mu\text{g}/\text{m}^3$ ) at A10**

| Date       | Weather | Sampling Time (1) | Sampling Time (2) | Sampling Time (3) | Reading (1)<br>$\mu\text{g}/\text{m}^3$ | Reading (2)<br>$\mu\text{g}/\text{m}^3$ | Reading (3)<br>$\mu\text{g}/\text{m}^3$ | Average<br>$\mu\text{g}/\text{m}^3$ |
|------------|---------|-------------------|-------------------|-------------------|---|---|---|-------------------------------------|
| 2/11/2021  | Sunny   | 14:53             | 15:53             | 16:53             | 44                                      | 41                                      | 52                                      | 46                                  |
| 8/11/2021  | Fine    | 10:18             | 11:18             | 12:18             | 53                                      | 45                                      | 48                                      | 49                                  |
| 13/11/2021 | Sunny   | 09:18             | 10:18             | 11:18             | 52                                      | 47                                      | 50                                      | 50                                  |
| 19/11/2021 | Sunny   | 10:16             | 11:16             | 12:16             | 51                                      | 49                                      | 46                                      | 49                                  |
| 25/11/2021 | Sunny   | 11:13             | 12:13             | 13:13             | 48                                      | 50                                      | 49                                      | 49                                  |


**Average 1-hour TSP:** 48  
**Max.:** 53  
**Min.:** 41



**The Summary of 1-hour TSP Concentration ( $\mu\text{g}/\text{m}^3$ ) at A20**

| Date       | Weather | Sampling Time (1) | Sampling Time (2) | Sampling Time (3) | Reading (1)<br>$\mu\text{g}/\text{m}^3$ | Reading (2)<br>$\mu\text{g}/\text{m}^3$ | Reading (3)<br>$\mu\text{g}/\text{m}^3$ | Average<br>$\mu\text{g}/\text{m}^3$ |
|------------|---------|-------------------|-------------------|-------------------|---|---|---|-------------------------------------|
| 2/11/2021  | Sunny   | 15:19             | 16:19             | 17:19             | 56                                      | 48                                      | 51                                      | 52                                  |
| 8/11/2021  | Fine    | 10:51             | 11:51             | 12:51             | 50                                      | 41                                      | 46                                      | 46                                  |
| 13/11/2021 | Sunny   | 09:34             | 10:34             | 11:34             | 54                                      | 43                                      | 46                                      | 48                                  |
| 19/11/2021 | Sunny   | 09:41             | 10:41             | 11:41             | 48                                      | 48                                      | 51                                      | 49                                  |
| 25/11/2021 | Sunny   | 11:41             | 12:41             | 13:41             | 54                                      | 52                                      | 48                                      | 51                                  |


**Average 1-hour TSP:** 49  
**Max.:** 56  
**Min.:** 41



|                              |           |             |         |
|------------------------------|-----------|-------------|---------|
| <b>Date of Calibration:</b>  | 02-Nov-21 | Slope =     | 15.6365 |
| <b>Calibration due date:</b> | 15-Nov-21 | Intercept = | 19.9615 |
| <b>Date of Calibration:</b>  | 19-Nov-21 | Slope =     | 15.7731 |
| <b>Calibration due date:</b> | 02-Dec-21 | Intercept = | 18.9569 |

| Start Date | Weather Condition | Elapse Time |        |              | Chart Reading |     |      | Avg Air Temp (°C) | Avg Atmospheric Pressure (mm Hg) | Flow Rate (m³/min) | Standard Air Volume (m³) | Filter Weight (g) |        | Particulate weight (g) | Conc. (µg/m³) |
|------------|-------------------|-------------|--------|--------------|---------------|-----|------|-------------------|----------------------------------|--------------------|--------------------------|-------------------|--------|------------------------|---------------|
|            |                   | Initial     | Final  | Actual (min) | Min           | Max | Avg  |                   |                                  |                    |                          | Initial           | Final  |                        |               |
| 02/11/2021 | Sunny             | 8025.4      | 8049.4 | 1440.0       | 39            | 39  | 39.0 | 25.1              | 763.5                            | 1.23               | 1769                     | 2.7859            | 2.8955 | 0.1096                 | 62            |
| 08/11/2021 | Fine              | 8049.4      | 8073.4 | 1440.0       | 38            | 39  | 38.5 | 20.1              | 762.9                            | 1.22               | 1750                     | 2.7850            | 2.8887 | 0.1037                 | 59            |
| 13/11/2021 | Sunny             | 8073.4      | 8097.4 | 1440.0       | 39            | 39  | 39.0 | 22.3              | 763.6                            | 1.24               | 1787                     | 2.7862            | 2.8540 | 0.0678                 | 38            |
| 19/11/2021 | Sunny             | 8097.7      | 8121.7 | 1440.0       | 38            | 39  | 38.5 | 23.0              | 759.2                            | 1.24               | 1792                     | 2.7722            | 2.8460 | 0.0738                 | 41            |
| 25/11/2021 | Sunny             | 8121.7      | 8145.7 | 1440.0       | 38            | 39  | 38.5 | 20.6              | 763.7                            | 1.27               | 1827                     | 2.7991            | 2.9195 | 0.1204                 | 66            |


**Min:** 38  
**Max:** 66  
**Avg:** 53



|                              |           |             |         |
|------------------------------|-----------|-------------|---------|
| <b>Date of Calibration:</b>  | 02-Nov-21 | Slope =     | 14.2298 |
| <b>Calibration due date:</b> | 15-Nov-21 | Intercept = | 22.6372 |
| <b>Date of Calibration:</b>  | 19-Nov-21 | Slope =     | 14.7290 |
| <b>Calibration due date:</b> | 02-Dec-21 | Intercept = | 21.3377 |

| Start Date | Weather Condition | Elapse Time |        |              | Chart Reading |     |      | Avg Air Temp (°C) | Avg Atmospheric Pressure (mm Hg) | Flow Rate (m³/min) | Standard Air Volume (m³) | Filter Weight (g) |        | Particulate weight (g) | Conc. (µg/m³) |
|------------|-------------------|-------------|--------|--------------|---------------|-----|------|-------------------|----------------------------------|--------------------|--------------------------|-------------------|--------|------------------------|---------------|
|            |                   | Initial     | Final  | Actual (min) | Min           | Max | Avg  |                   |                                  |                    |                          | Initial           | Final  |                        |               |
| 02/11/2021 | Sunny             | 8290.3      | 8314.3 | 1440.0       | 39            | 40  | 39.5 | 25.1              | 763.5                            | 1.20               | 1724                     | 2.7756            | 2.8492 | 0.0736                 | 43            |
| 08/11/2021 | Fine              | 8314.3      | 8338.3 | 1440.0       | 39            | 39  | 39.0 | 20.1              | 762.9                            | 1.18               | 1704                     | 2.7747            | 2.8257 | 0.0510                 | 30            |
| 13/11/2021 | Sunny             | 8338.3      | 8362.3 | 1440.0       | 39            | 40  | 39.5 | 22.3              | 763.6                            | 1.21               | 1744                     | 2.7899            | 2.8729 | 0.0830                 | 48            |
| 19/11/2021 | Sunny             | 8362.6      | 8386.6 | 1440.0       | 40            | 40  | 40.0 | 23.0              | 759.2                            | 1.27               | 1833                     | 2.7617            | 2.8263 | 0.0646                 | 35            |
| 25/11/2021 | Sunny             | 8386.6      | 8410.6 | 1440.0       | 39            | 40  | 39.5 | 20.6              | 763.7                            | 1.27               | 1823                     | 2.7849            | 2.8779 | 0.0930                 | 51            |

**Min:** 30  
**Max:** 51  
**Avg:** 41







**Wind direction data for 02, 08, 13, 19 and 25 November 2021**

A. 02/11/2021:

Wind Direction:




Wind Direction:




B. 08/11/2021:

Wind Direction:




Wind Direction:




C. 13/11/2021:

Wind Direction:




Wind Direction:




D. 19/11/2021:

Wind Direction:




Wind Direction:




E. 25/11/2021

Wind Direction:



Wind Direction:




**Wind speed data for 02, 08, 13, 19 and 25 November 2021**

A. 02/11/2021:


Wind Speed:

(公里/小時) (於香港時間 2021 年11月 2日23時50分更新) (Updated at 23:50H on 2 Nov 2021)



Wind Speed:


(公里/小時) (於香港時間 2021 年11月 3日23時50分更新) (Updated at 23:50H on 3 Nov 2021)



B. 08/11/2021:

Wind Speed:

(公里/小時) (於香港時間 2021 年11月 8日23時50分更新) (Updated at 23:50H on 8 Nov 2021)




TPK

© 香港天文台 Hong Kong Observatory

Wind Speed:

(公里/小時) (於香港時間 2021 年11月 9日23時50分更新) (Updated at 23:50H on 9 Nov 2021)




TPK

© 香港天文台 Hong Kong Observatory

C. 13/11/2021:

Wind Speed:

(公里/小時) (於香港時間 2021 年11月13日23時50分更新) (Updated at 23:50H on 13 Nov 2021)




TPK

© 香港天文台 Hong Kong Observatory

Wind Speed:

(公里/小時) (於香港時間 2021 年11月14日23時50分更新) (Updated at 23:50H on 14 Nov 2021)



TPK


© 香港天文台 Hong Kong Observatory



D. 19/11/2021:

Wind Speed:

(公里/小時) (於香港時間 2021 年11月19日23時50分更新) (Updated at 23:50H on 19 Nov 2021)




TPK

© 香港天文台 Hong Kong Observatory

Wind Speed:

(公里/小時) (於香港時間 2021 年11月20日23時50分更新) (Updated at 23:50H on 20 Nov 2021)




TPK

© 香港天文台 Hong Kong Observatory

E. 25/11/2021

Wind Speed:

(公里/小時) (於香港時間 2021 年11月25日23時50分更新) (Updated at 23:50H on 25 Nov 2021)




TPK

© 香港天文台 Hong Kong Observatory

Wind Speed:

(公里/小時) (於香港時間 2021 年11月26日23時50分更新) (Updated at 23:50H on 26 Nov 2021)



TPK

© 香港天文台 Hong Kong Observatory

## **APPENDIX J: WASTE FLOW TABLE**

| Reporting Month | Total Quantity Generated | Actual Quantities of Inert C&D Materials Generated Monthly |                        |                          |                         |               | Actual Quantities of C&D Wastes Generated Monthly |                             |                     |                |                             |
|-----------------|--------------------------|--|------------------------|--------------------------|-------------------------|---------------|---|-----------------------------|---------------------|----------------|-----------------------------|
|                 |                          | Hard Rock and Large Broken Concrete                        | Reused in the Contract | Reused in other Projects | Disposed as Public Fill | Imported Fill | Metals  | Paper / cardboard packaging | Plastics (see Note) | Chemical Waste | Others, e.g. general refuse |
|                 |                          | (in ,000kg)  | (in ,000kg)            | (in ,000kg)              | (in ,000kg)             | (in ,000kg)   | (in ,000kg)                                       | (in ,000kg)                 | (in ,000kg)         | (in ,000kg)    | (in ,000kg)                 |
| March 2020      | 1.35                     | 0  | 0                      | 0                        | 1.35                    | 0             | 0   | 0                           | 0                   | 0              | 0                           |
| April 2020      | 1472.9                   | 0  | 614.00                 | 0                        | 855.61                  | 0             | 0   | 0                           | 0                   | 0              | 3.29                        |
| May 2020        | 213.75                   | 0  | 0                      | 0                        | 205.94                  | 0             | 0   | 0                           | 0                   | 0              | 7.81                        |
| June 2020       | 1.86                     | 0  | 0                      | 0                        | 0                       | 0             | 0   | 0                           | 0                   | 0              | 1.86                        |
| July 2020       | 4.95                     | 0  | 0                      | 0                        | 0                       | 0             | 0   | 0                           | 0                   | 0              | 4.95                        |
| August 2020     | 308.99                   | 0  | 0                      | 0                        | 306.38                  | 0             | 0   | 0                           | 0                   | 0              | 2.61                        |
| September 2020  | 31.11                    | 0  | 0                      | 0                        | 22.38                   | 0             | 0   | 0                           | 0                   | 0              | 8.73                        |
| October 2020    | 18.08                    | 0  | 0                      | 0                        | 14.33                   | 0             | 0   | 0                           | 0                   | 0              | 3.75                        |
| November 2020   | 1.42                     | 0  | 0                      | 0                        | 0                       | 0             | 0   | 0                           | 0                   | 0              | 1.42                        |
| December 2020   | 16.99                    | 0  | 0                      | 0                        | 14.88                   | 0             | 0   | 0                           | 0                   | 0              | 2.11                        |

| Reporting Month | Total Quantity Generated | Actual Quantities of Inert C&D Materials Generated Monthly |                        |                          |                         |               | Actual Quantities of C&D Wastes Generated Monthly |                             |                     |                |                             |
|-----------------|--------------------------|--|------------------------|--------------------------|-------------------------|---------------|---|-----------------------------|---------------------|----------------|-----------------------------|
|                 |                          | Hard Rock and Large Broken Concrete                        | Reused in the Contract | Reused in other Projects | Disposed as Public Fill | Imported Fill | Metals  | Paper / cardboard packaging | Plastics (see Note) | Chemical Waste | Others, e.g. general refuse |
|                 |                          | (in ,000kg)  | (in ,000kg)            | (in ,000kg)              | (in ,000kg)             | (in ,000kg)   | (in ,000kg)                                       | (in ,000kg)                 | (in ,000kg)         | (in ,000kg)    | (in ,000kg)                 |
| January 2021    | 25.87                    | 0  | 0                      | 0                        | 22.12                   | 0             | 0   | 0                           | 0                   | 0              | 3.75                        |
| February 2021   | 2.00                     | 0  | 0                      | 0                        | 0                       | 0             | 0   | 0                           | 0                   | 0              | 2.00                        |
| March 2021      | 3.79                     | 0  | 0                      | 0                        | 0                       | 0             | 0   | 0                           | 0                   | 0              | 3.79                        |
| April 2021      | 7.40                     | 0  | 0                      | 0                        | 0                       | 0             | 0   | 0                           | 0                   | 0              | 7.40                        |
| May 2021        | 8.30                     | 0  | 0                      | 0                        | 0                       | 0             | 0   | 0                           | 0                   | 0              | 8.30                        |
| June 2021       | 11.12                    | 0  | 0                      | 0                        | 0                       | 0             | 0   | 0                           | 0                   | 0              | 11.12                       |
| July 2021       | 19.70                    | 0  | 0                      | 0                        | 7.73                    | 0             | 0   | 0                           | 0                   | 0              | 11.97                       |
| August 2021     | 20.29                    | 0  | 0                      | 0                        | 14.95                   | 0             | 0   | 0                           | 0                   | 0              | 5.34                        |
| September 2021  | 219.20                   | 0  | 0                      | 0                        | 214.71                  | 0             | 0   | 0                           | 0                   | 0              | 4.49                        |
| October 2021    | 23.59                    | 0  | 0                      | 0                        | 14.62                   | 0             | 0   | 0                           | 0                   | 0              | 8.97                        |
| November 2021   | 59.40                    | 0  | 0                      | 0                        | 52.88                   | 0             | 0   | 0                           | 0                   | 0              | 6.52                        |

Remarks: The major excavation works were conducted in April and May 2020, approximately 1675.55 tonnes of inert excavated materials were generated. 614 tonnes of excavated materials were stored in the material storage area for the subsequent backfilling. Due the limited space and the construction of basement and

---

other substructure works, the remaining 1061.55 tonnes of excavated material were delivered to public fill reception facilities. Some minor excavation works may be conducted in the later work processes.

Contract No. AL G513  
 Expansion of Wo Hop Shek Crematorium  
 Monthly EM&A Report No.21



**Waste to Public Fill (November 2021):**

| Facility            | Date of transaction | Vehicle No. | Account No. | Chit No. | Time-in | Time-out | Waste depth (meter) | Weight-in (tonne) | Weight-out (tonne) | Net weight (tonne) |
|---------------------|---------------------|-------------|-------------|----------|---------|----------|---------------------|-------------------|--------------------|--------------------|
| TM38--FB            | 03/11/21            | FM1*5       | 7032841     | 24458015 | 15:24   | 15:32    | 0                   | 28.72             | 13.77              | 14.95              |
| TM38--FB            | 04/11/21            | FM1*5       | 7032841     | 24458017 | 10:28   | 10:34    | 0                   | 28.89             | 13.82              | 15.07              |
| TM38--FB            | 04/11/21            | KE5*9       | 7032841     | 24458018 | 14:13   | 14:20    | 0                   | 28.92             | 13.84              | 15.08              |
| TM38--FB            | 16/11/21            | SD5*96      | 7032841     | 24458020 | 17:28   | 17:38    | 0                   | 23.44             | 15.66              | 7.78               |
| <b>Grand Total:</b> |                     |             |             |          |         |          |                     |                   | <b>52.88</b>       |                    |

**Waste to Landfill (November 2021):**

| Facility            | Date of transaction | Vehicle No. | Account No. | Chit No. | Time-in | Time-out | Waste depth (meter) | Weight-in (tonne) | Weight-out (tonne) | Net weight (tonne) |
|---------------------|---------------------|-------------|-------------|----------|---------|----------|---------------------|-------------------|--------------------|--------------------|
| NENT                | 04/11/21            | NP7*6       | 7032841     | 24458016 | 13:54   | 14:19    | 1.1                 | 16.84             | 15                 | 1.84               |
| NENT                | 15/11/21            | LA5*81      | 7032841     | 24458019 | 10:04   | 10:32    | 1.03                | 18.49             | 15.92              | 2.57               |
| NENT                | 22/11/21            | LA5*81      | 7032841     | 24458021 | 14:10   | 14:35    | 1.23                | 17.9              | 15.79              | 2.11               |
| <b>Grand Total:</b> |                     |             |             |          |         |          |                     |                   | <b>6.52</b>        |                    |

Contract No. AL G513  
 Expansion of Wo Hop Shek Crematorium  
 Monthly EM&A Report No.21



THE GOVERNMENT OF THE HKSAR  
 Fill Bank at Tuen Mun Area 32  
 TRANSACTION RECORD  
 香港特別行政區政府屯門第32區墳場物料接收記錄

|   |            |                                    |                      |
|---|------------|------------------------------------|----------------------|
| Date:<br>日期                             | 2021-11-03 | Trans. Ref. No.:<br>貨物號碼           | 210261742            |
| Vehicle No.:<br>車輛登記號碼                  | FM115      | Classifying Label:<br>車輛種類         |                      |
| Time in:<br>進入時間                        | 15:24:41   | Time out:<br>離開時間                  | 15:32:52             |
| Source of Material:<br>物料來源地            | North (北區) | Type of Material:<br>物料類別          | Broken Concrete (建築) |
| Contract No.:<br>工程合約編號                 |            | DDF Serial No.:<br>運載記錄號碼          |                      |
| Weight in (tonne):<br>入載重量 [公噸]         | 26.72      | Weight out (tonne):<br>出載重量 [公噸]   | 13.77                |
| Net vehicle load (tonne):<br>物料淨重量 [公噸] | 14.95      | Charged load (tonne):<br>收費重量 [公噸] | 15.00                |
| Amount (HK\$):<br>總數 [港幣]               | 085.00     | Account No.:<br>帳戶編號               | 7032841              |
| Chit No.:<br>記帳單編號                      | 24458015   |                                    |                      |

One Prescribed Facility  
 Landfills  
 Public Fill Reception Facilities  
 Outlying Islands Transfer Facilities  
 Vehicle Registration Mark

選擇 (✓) 一個指定設施  
 堆填區  
 公眾填土接收設施  
 離島廢物轉運設施  
 車輛號碼 / 車輛登記號碼

使用日期: 2021-11-03  
 發出日期: 2021-11-03  
 賬戶名稱: SHING HING CONSTRUCTION COMPANY LIMITED  
 賬戶編號: 7032841  
 記帳單編號: 24458015

THE GOVERNMENT OF THE HKSAR  
 Fill Bank at Tuen Mun Area 32  
 TRANSACTION RECORD  
 香港特別行政區政府屯門第32區墳場物料接收記錄

|   |            |                                    |                      |
|---|------------|------------------------------------|----------------------|
| Date:<br>日期                             | 2021-11-04 | Trans. Ref. No.:<br>貨物號碼           | 210257238            |
| Vehicle No.:<br>車輛登記號碼                  | FM115      | Classifying Label:<br>車輛種類         |                      |
| Time in:<br>進入時間                        | 10:28:09   | Time out:<br>離開時間                  | 10:34:53             |
| Source of Material:<br>物料來源地            | North (北區) | Type of Material:<br>物料類別          | Broken Concrete (建築) |
| Contract No.:<br>工程合約編號                 |            | DDF Serial No.:<br>運載記錄號碼          |                      |
| Weight in (tonne):<br>入載重量 [公噸]         | 28.89      | Weight out (tonne):<br>出載重量 [公噸]   | 13.82                |
| Net vehicle load (tonne):<br>物料淨重量 [公噸] | 15.07      | Charged load (tonne):<br>收費重量 [公噸] | 15.00                |
| Amount (HK\$):<br>總數 [港幣]               | 1072.10    | Account No.:<br>帳戶編號               | 7032841              |
| Chit No.:<br>記帳單編號                      | 24458017   |                                    |                      |

One Prescribed Facility  
 Landfills  
 Public Fill Reception Facilities  
 Outlying Islands Transfer Facilities  
 Vehicle Registration Mark

選擇 (✓) 一個指定設施  
 堆填區  
 公眾填土接收設施  
 離島廢物轉運設施  
 車輛號碼 / 車輛登記號碼

使用日期: 2021-11-04  
 發出日期: 2021-11-04  
 賬戶名稱: SHING HING CONSTRUCTION COMPANY LIMITED  
 賬戶編號: 7032841  
 記帳單編號: 24458017



Contract No. AL G513  
 Expansion of Wo Hop Shek Crematorium  
 Monthly EM&A Report No.21



THE GOVERNMENT OF THE HKSAR  
 Full Book of Tonnage Area 18  
 TRANSACTION RECEIPT  
 香港特別行政區政府屯門第18區墳場物料接收紀錄

|                                       |            |                                  |           |
|---------------------------------------|------------|----------------------------------|-----------|
| Date / 日期                             | 2021-11-04 | Trans. Ref. No. / 傳單號碼           | 710267508 |
| Vehicle No. / 車輛登記號碼                  | KE559      | Classifying Label / 渣物標號類別       |           |
| Time in / 進入時間                        | 14:13:55   | Time out / 離開時間                  | 14:20:31  |
| Source of Material / 物料來源地            | North (北區) | Type of Material / 物料類別          | Soil (泥)  |
| Container No. / 上蓋合約編號                |            | DDF Serial No. / 運載記錄編號          |           |
| Weight in (tonne) / 入廠重量 (公噸)         | 28.92      | Weight out (tonne) / 出廠重量 (公噸)   | 13.84     |
| Net vehicle load (tonne) / 物料淨重量 (公噸) | 15.08      | Charged load (tonne) / 收費重量 (公噸) | 15.10     |
| Amount (HK\$) / 總數 (港幣)               | 1072.10    | Account No. / 帳戶編號               | 7032841   |
| Chit No. / 收單編號                       | 24458018   |                                  |           |

Client No. / 客戶編號: 24458018

Account No. / 帳戶編號: 7032841

Account Name / 客戶名稱: SHING HING CONSTRUCTION COMPANY LIMITED.

Client Name / 客戶名稱: KE559

Date of Issue / 發出日期: 2021-11-04

Issued by / 發出人: [Signature]

Account Holder / 帳戶持有人: [Signature]

Company Name / 公司名稱: SHING HING CONSTRUCTION COMPANY LIMITED.

Remarks / 備註:

THE GOVERNMENT OF THE HKSAR  
 Full Book of Tonnage Area 18  
 TRANSACTION RECEIPT  
 香港特別行政區政府屯門第18區墳場物料接收紀錄

|                                       |            |                                  |           |
|---------------------------------------|------------|----------------------------------|-----------|
| Date / 日期                             | 2021-11-04 | Trans. Ref. No. / 傳單號碼           | 710267508 |
| Vehicle No. / 車輛登記號碼                  | KE559      | Classifying Label / 渣物標號類別       |           |
| Time in / 進入時間                        | 14:13:55   | Time out / 離開時間                  | 14:20:31  |
| Source of Material / 物料來源地            | North (北區) | Type of Material / 物料類別          | Soil (泥)  |
| Container No. / 上蓋合約編號                |            | DDF Serial No. / 運載記錄編號          |           |
| Weight in (tonne) / 入廠重量 (公噸)         | 28.92      | Weight out (tonne) / 出廠重量 (公噸)   | 13.84     |
| Net vehicle load (tonne) / 物料淨重量 (公噸) | 15.08      | Charged load (tonne) / 收費重量 (公噸) | 15.10     |
| Amount (HK\$) / 總數 (港幣)               | 1072.10    | Account No. / 帳戶編號               | 7032841   |
| Chit No. / 收單編號                       | 24458018   |                                  |           |

Client No. / 客戶編號: 24458018

Account No. / 帳戶編號: 7032841

Account Name / 客戶名稱: SHING HING CONSTRUCTION COMPANY LIMITED.

Client Name / 客戶名稱: KE559

Date of Issue / 發出日期: 2021-11-04

Issued by / 發出人: [Signature]

Account Holder / 帳戶持有人: [Signature]

Company Name / 公司名稱: SHING HING CONSTRUCTION COMPANY LIMITED.

Remarks / 備註:

THE GOVERNMENT OF THE HKSAR  
 NENT LANDFILL TRANSACTION RECORD  
 香港特別行政區政府新界東北堆填區交收記錄

|                               |          |                                |       |                              |          |
|-------------------------------|----------|--------------------------------|-------|------------------------------|----------|
| Date:<br>日期                   | 04/11/21 | Veh. Reg. Mark:<br>車牌號碼        | NP766 | Transaction Ref. No:<br>簡考號碼 | 4706689  |
| Time in:<br>進入時間              | 13:54    | Time out:<br>離開時間              | 14:19 | Billing A/C No:<br>帳戶編號      | 7032841  |
| In Weight(tonne):<br>入載重量(公噸) | 16.84    | Out Weight(tonne):<br>出載重量(公噸) | 15    | Chit No.:<br>載運入廢票編號         | 24458016 |

|  |    |                                 |     |                                      |      |
|--|----|---------------------------------|-----|--------------------------------------|------|
| Estimated Net Weight /GVW Ratio:<br>淨重比率 | 8% | Waste depth (meter):<br>廢物深度(米) | 1.1 | Net Waste Load (tonne):<br>廢物淨重量(公噸) | 1.84 |
|--|----|---------------------------------|-----|--------------------------------------|------|

**CHARGE RECORD (for reference only)**  
 收費記錄 [ 僅供參考 ]

|                                  |     |                                 |           |
|----------------------------------|-----|---------------------------------|-----------|
| Charge Load (tonne):<br>收費重量(公噸) | 1.8 | Charge Amount (HK\$):<br>收費(港幣) | HK\$360.0 |
|----------------------------------|-----|---------------------------------|-----------|

Remarks:  
備註

The charge record shown on this Slip is indicative of the charge only. The charge amount as shown on the monthly bill would be the actual/final charge for the transaction.  
 所示的收費記錄只供參考，正式收費以月結單為準。

Account Status  
 戶口狀況

A1: No Billing Account  
 A2: Account Overdue  
 A3: Account Suspended  
 A4: Account Revoked

A1: 未有入帳戶口  
 A2: 戶口逾期未繳費  
 A3: 戶口已吊銷  
 A4: 戶口已撤銷

THE GOVERNMENT OF THE HKSAR  
 NENT LANDFILL TRANSACTION RECORD  
 香港特別行政區政府新界東北堆填區交收記錄

|                               |          |                                |        |                              |          |
|-------------------------------|----------|--------------------------------|--------|------------------------------|----------|
| Date:<br>日期                   | 15/11/21 | Veh. Reg. Mark:<br>車牌號碼        | LA5561 | Transaction Ref. No:<br>簡考號碼 | 4715900  |
| Time in:<br>進入時間              | 10:04    | Time out:<br>離開時間              | 10:32  | Billing A/C No:<br>帳戶編號      | 7032841  |
| In Weight(tonne):<br>入載重量(公噸) | 18.48    | Out Weight(tonne):<br>出載重量(公噸) | 15.92  | Chit No.:<br>載運入廢票編號         | 24458019 |

|  |     |                                 |      |                                      |      |
|--|-----|---------------------------------|------|--------------------------------------|------|
| Estimated Net Weight /GVW Ratio:<br>淨重比率 | 11% | Waste depth (meter):<br>廢物深度(米) | 1.03 | Net Waste Load (tonne):<br>廢物淨重量(公噸) | 2.57 |
|--|-----|---------------------------------|------|--------------------------------------|------|

**CHARGE RECORD (for reference only)**  
 收費記錄 [ 僅供參考 ]

|                                  |     |                                 |           |
|----------------------------------|-----|---------------------------------|-----------|
| Charge Load (tonne):<br>收費重量(公噸) | 2.6 | Charge Amount (HK\$):<br>收費(港幣) | HK\$520.0 |
|----------------------------------|-----|---------------------------------|-----------|

Remarks:  
備註

The charge record shown on this Slip is indicative of the charge only. The charge amount as shown on the monthly bill would be the actual/final charge for the transaction.  
 所示的收費記錄只供參考，正式收費以月結單為準。

Account Status  
 戶口狀況

A1: No Billing Account  
 A2: Account Overdue  
 A3: Account Suspended  
 A4: Account Revoked

A1: 未有入帳戶口  
 A2: 戶口逾期未繳費  
 A3: 戶口已吊銷  
 A4: 戶口已撤銷

24458019  
 181  
 5-11-2021  
 ACCOUNT-HOLDER:  
 NG  
 (CTION COMPANY)  
 15 NOV 2021  
 7032841

THE GOVERNMENT OF THE HKSAR  
 NENT LANDFILL TRANSACTION RECORD  
 香港特別行政區政府新界東北堆填區交收記錄

|                               |          |                                |        |                              |          |
|-------------------------------|----------|--------------------------------|--------|------------------------------|----------|
| Date:<br>日期                   | 22/11/21 | Veh. Reg. Mark:<br>車牌號碼        | LA5581 | Transaction Ref. No:<br>備考號碼 | 4722629  |
| Time in:<br>進入時間              | 14:10    | Time out:<br>離開時間              | 14:35  | Billing A/C No:<br>帳戶編號      | 7032841  |
| In Weight(tonne):<br>入載重量(公噸) | 17.9     | Out Weight(tonne):<br>出載重量(公噸) | 15.79  | Chit No.:<br>載運入帳單編號         | 24458021 |

|  |    |                                 |      |                                      |      |
|--|----|---------------------------------|------|--------------------------------------|------|
| Estimated Net Weight /GVW Ratio:<br>淨重比率 | 8% | Waste depth (meter):<br>廢物深度(米) | 1.23 | Net Waste Load (tonne):<br>廢物淨重量(公噸) | 2.11 |
|--|----|---------------------------------|------|--------------------------------------|------|

**CHARGE RECORD (for reference only)**  
 收費記錄 (僅供參考)

|                                  |     |                                 |           |
|----------------------------------|-----|---------------------------------|-----------|
| Charge Load (tonne):<br>收費重量(公噸) | 2.1 | Charge Amount (HK\$):<br>收費(港幣) | HK\$420.0 |
|----------------------------------|-----|---------------------------------|-----------|

Remarks:  
備註

The charge record shown on this Slip is indicative of the charge only. The charge amount as shown on the monthly bill would be the actual/final charge for the transaction.  
 所示的收費記錄只供參考，正式收費以月結單為準。

Account Status  
 A1: No Billing Account  
 A2: Account Overdue  
 A3: Account Suspended  
 A4: Account Revoked

戶口狀況  
 A1: 未入賬戶口  
 A2: 戶口逾期未繳費  
 A3: 戶口已吊銷  
 A4: 戶口已撤銷

Account No.:  
帳戶編號:

SHING HING CONSTRUCTION LIMITED

Issued by:  
簽發人: [Signature]

Date of Use:  
使用日期: [Signature]

選擇 ( ) One Prescription  
 堆填區  
 Landfills  
 公眾墳場及接收站  
 Public Fill Receipt  
 離島廢物轉運站  
 Outlying Islands  
 離島廢物轉運站 Vehicle Receipt

## **APPENDIX K: SITE INSPECTION PROFORMA**

**Contract no. AL G513 Expansion of Wo Hop Shek Crematorium**

**WEEKLY ENVIRONMENTAL INSPECTION CHECKLIST**

Inspection Date: 3 Nov 2024 Inspected by: ET: Johnny Kwong / Anders Lo AR: Y.C. Chui  
 Inspection Time: 10:00 Contractor: M. Y. Wong IEC: /

**Weather**

Condition  Sunny  Fine  Overcast  Drizzle  Rain  Storm  Hazy  
 Temperature 26.7 °C Humidity  High  Moderate  Low  
 Wind  Calm  Light  Breeze  Strong

|             | Environmental Mitigation Measures  | N/A*                     | N/O*                     | Yes*                                | No*                      | Photo/Remarks |
|-------------|--|--------------------------|--------------------------|-------------------------------------|--------------------------|---------------|
| <b>1.00</b> | <b>Air (Construction Phase)</b>  |                          |                          |                                     |                          |               |
| 1.01        | Vehicle washing facilities (including a high pressure water jet) were provided at every discernible or designated vehicle exit point.  | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____         |
| 1.02        | Road between the washing facilities and the exit point is paved with concrete, bituminous or hardcore material.  | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____         |
| 1.03        | Every main haul road is paved with concrete, bituminous hardcore materials or metal plates, and kept clear of dusty materials. Or unpaved haul roads and areas are sprayed with water to keep the entire road surface wet.   | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____         |
| 1.04        | Stockpile of dusty material including demolished items is either:<br>a) covered entirely by impervious sheeting, or<br>b) placed in an area sheltered on the top and the three sides, or<br>c) sprayed with water or a dust suppression chemical so as to maintain the entire surface wet. | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____         |
| 1.05        | Exposed earth is properly treated by compaction, hydroseeding, vegetation planting or seeding with latex, vinyl, bitumen within six months after the last construction activity on the site or part of the site where the exposed earth lies.  | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____         |
| 1.06        | Water is sprayed to all dusty materials before loading or transfer operation.  | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____         |
| 1.07        | Any debris is covered entirely by impervious sheeting or stored in a debris collection area sheltered on the top and the three sides.  | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____         |
| 1.08        | Water is sprayed to debris before it is dumped into a chute.   | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____         |
| 1.09        | Vehicles for transporting dusty materials/spoils are covered with tarpaulin or similar material. The cover extends over the edges of the sides and tailboards.   | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____         |
| 1.10        | Water is sprayed immediately to the working area for uprooting of trees, shrubs, or vegetation or the removal of boulders, pole, pillars before, during and after the operation.   | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____         |
| 1.11        | Workers at all levels are co-operative to avoid dust generation and dispersion to the surrounding environment.   | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____         |
| <b>2.00</b> | <b>Noise (Construction Phase)</b>  |                          |                          |                                     |                          |               |

**Contract no. AL G513 Expansion of Wo Hop Shek Crematorium**

|             | <b>Environmental Mitigation Measures</b>   | N/A*                     | N/O*                     | Yes*                                | No*                      | <b>Photo/Remarks</b> |
|-------------|--|--------------------------|--------------------------|-------------------------------------|--------------------------|----------------------|
| 2.01        | Only well-maintained plant is operated on site and the plant should be regularly serviced during the construction works..  | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____                |
| 2.02        | Plant used intermittently is turned off or throttled down when not in active use.  | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____                |
| 2.03        | Plant that emits noise strongly in one direction is oriented to face away from NSRs.   | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____                |
| 2.04        | Silencers, mufflers and enclosures for plant are applied where possible and maintained adequately throughout the works   | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____                |
| 2.05        | Where possible, mobile plant is sited away from NSRs   | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____                |
| 2.06        | PME is well maintained and used properly on site to minimise any excessive noise generated.  | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____                |
| 2.07        | Stockpiles of excavated materials and other structures such as site buildings should be used effectively to screen noise from the works.   | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____                |
| <b>3.00</b> | <b>Land Contamination (Construction Phase)</b>   |                          |                          |                                     |                          |                      |
|             | N/A to the Phase III development   |                          |                          |                                     |                          |                      |
| <b>4.00</b> | <b>Waste Management (Construction Phase)</b>   |                          |                          |                                     |                          |                      |
| 4.01        | The necessary waste disposal permits from the appropriate authorities are obtained, in accordance with the Waste Disposal Ordinance (Cap. 354), Waste Disposal (Chemical Waste) (General) Regulation and the Land (Miscellaneous Provision) Ordinance (Cap. 28).                     | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____                |
| 4.02        | A billing account with EPD for disposal of construction waste is obtained.   | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____                |
| 4.03        | A Waste Management Plan (WMP), incorporated in an Environmental Management Plan (EMP) is prepared and submitted to the Engineer/Supervising Officer for approval. Reference is made to Environment, Transport and Works Bureau Technical Circular (Works) (ETWB TCW) 19/2005.        | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____                |
| 4.04        | An approved person to be responsible for good site practice is nominated, including arrangements for collection and effective disposal to an appropriate facility of all wastes generated at the site.   | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____                |
| 4.05        | Is authorised or licensed waste hauler used to collect specific category of waste?   | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____                |
| 4.06        | A trip-ticket system is included as one of the contractual requirements and implemented by the Environmental Team to monitor the disposal of C&D and solid wastes at public filling facilities and landfills, and to control fly tipping. Reference is made to ETWB TCW No. 31/2004. | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____                |
| 4.07        | Training of site personnel in proper waste management and chemical waste handling procedures.  | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____                |

**Contract no. AL G513 Expansion of Wo Hop Shek Crematorium**

|      | <b>Environmental Mitigation Measures</b>   | <b>N/A*</b>              | <b>N/O*</b>              | <b>Yes*</b>                         | <b>No*</b>               | <b>Photo/Remarks</b> |
|------|--|--------------------------|--------------------------|-------------------------------------|--------------------------|----------------------|
| 4.08 | Is routine cleaning and maintenance programme for drainage systems, sumps and oil interceptors conducted?  | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____                |
| 4.09 | Are sufficient waste disposal points and regular collection for disposal provided?   | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____                |
| 4.10 | Are appropriate measures to minimise windblown litter and dust during transportation of waste, such as covering trucks or transporting wastes in enclosed containers adopted?  | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____                |
| 4.11 | Is recording system for the amount of wastes generated, recycled and disposed of (including the disposal sites) implemented?   | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____                |
| 4.12 | Segregation and storage of different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of materials and their proper disposal.   | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____                |
| 4.13 | Encourage collection of aluminium cans, plastic bottles and packaging material (e.g. carton boxes) and office paper by individual collectors. Separately labelled bins are provided to help segregate this waste from other general refuse generated by the work force.  | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____                |
| 4.14 | Are C&D materials reused when possible to reduce the amount of C&D material/waste?   | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____                |
| 4.15 | Are wood, steel and other metals separated for reuse and / or recycling prior to disposal of C&D waste to minimise the quantity of waste to be disposed of to landfill?  | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____                |
| 4.16 | Minimise the potential for damage or contamination of construction material by having proper storage and site practices.   | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____                |
| 4.17 | Plan and stock construction materials carefully to minimise the amount of surplus materials.   | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____                |
| 4.18 | Rock and soil generated from excavation are reused for site formation and excavated material from foundation work reused for landscaping as far as practicable to avoid disposal off-site.   | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____                |
| 4.19 | Is reuse of the public fill and C&D waste practiced on site as far as practicable?   | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____                |
| 4.20 | The handling of C&D materials is governed by WBTC No. 2/93. Inert C&D material (public fill) is directed to an approved public filling area or reclamation site, where it has the benefit of offsetting the need for removal of materials from borrow areas for reclamation purposes and helps to reduce the pressure on landfill sites. | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____                |
| 4.21 | Are individuals or companies who deliver public fill to public filling areas obtained dumping licences?  | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____                |

**Contract no. AL G513 Expansion of Wo Hop Shek Crematorium**

|   | <b>Environmental Mitigation Measures</b>  | N/A*                                | N/O*                     | Yes*                                | No*                      | <b>Photo/Remarks</b>                         |
|---|---|-------------------------------------|--------------------------|-------------------------------------|--------------------------|--|
| 4.22  | Are careful design, planning and good site management adopted to minimise overordering and generation of waste materials such as concrete, mortar and cement grouts? The design of formwork maximise the use of standard wooden or metal panels so that high reuse levels can be achieved. Alternatives such as steel formwork, plastic fencing and reusable site office structures are considered to increase the potential for reuse and minimize C&D waste generation. | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____  |
| 4.23  | The contractor uses as much as possible of the C&D material on-site. Proper segregation of waste types on site will increase the feasibility of certain components of the waste stream by recycling contractors.  | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____  |
| 4.24  | General refuse is stored in enclosed bins or compaction units separate from C&D and chemical wastes. A reputable waste collector is employed by the Contractor to remove general refuse from the site, separately from C&D and chemical wastes, on a daily or every second day basis to minimise odour, pest and litter impacts.  | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____  |
| <b>Chemical Waste</b>                                 |   |                                     |                          |                                     |                          |  |
| 4.25  | Contractor registers with the EPD as chemical waste producer if any chemical waste is generated   | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____  |
| 4.26  | All the chemical waste is handled according to the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes. The chemical waste is stored and collected by an approved contractor for disposal at a licensed facility in accordance with the Waste Disposal (Chemical Waste) (General) Regulation.   | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____  |
| 4.27  | Principles of reuse and recycle chemical waste on site as far as practicable is adopted by the contractor.  | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____  |
| 4.28  | Are unused chemicals or those with remaining functional capacity reused as far as practicable?  | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____  |
| 4.29  | Disposal of chemical waste via a facility licensed to receive chemical waste, such as the Chemical Waste Treatment Facility at Tsing Yi, which offers a chemical waste collection service and can supply the necessary storage containers or a waste recycling plant approved by EPD.   | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____  |
| <b>5.00 Landscape and Visual (Construction Phase)</b> |   |                                     |                          |                                     |                          |  |
| 5.01  | Do site offices have olive green roof and façade coating or colour that matche with existing environment?   | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____  |
| 5.02  | Are site offices and the construction yard decommissioned after construction?   | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/>            | <input type="checkbox"/> | Construction work has not been completed yet |
| 5.03  | The height of site offices, including the rooftop does not exceed 10m, except building services equipment such as antennas, which exceeds 10 m but is coated in black.  | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____  |



Contract no. AL G513 Expansion of Wo Hop Shek Crematorium

|      | Environmental Mitigation Measures   | N/A*                                | N/O*                     | Yes*                                | No*                      | Photo/Remarks  |
|------|---|-------------------------------------|--------------------------|-------------------------------------|--------------------------|--|
| 5.04 | Is site hoarding with 2.4m height and colour in harmony with the surrounding environment erected along the site boundary until the completion of relevant construction phases?  | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/>            | <input type="checkbox"/> | Site hoarding was removed but the plastic barrier has been in use. |
| 5.05 | Are construction plants and building materials orderly and carefully stored to appear neat and avoid visibility from outside where practical?   | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____  |
| 5.06 | Are excess materials removed from site as soon as practical?  | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____  |
| 5.07 | Are all construction plants removed from site upon completion of construction works?  | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/>            | <input type="checkbox"/> | _____  |
| 5.08 | Are construction lights oriented away from the viewing location of VSRs?  | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____  |
| 5.09 | Are all lightings facing sensitive receiver installed with frosted diffusers and reflective covers?   | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____  |
| 5.10 | Trees that require removal are transplanted on site if practical. If not practical, these trees will be transplanted in locations within the vicinity as approved by the Architect.   | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____  |
| 5.11 | Planting works are carried out under the supervision of a specialist landscape specialist.  | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____  |
| 5.12 | The rooftop of the cremation plant room is planted with lawn.   | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/>            | <input type="checkbox"/> | Lawn has not been planted  |
| 5.13 | New trees, shrubs and groundcover are carefully selected and designed to homogenize with the environment.   | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/>            | <input type="checkbox"/> | No planting work   |
| 5.14 | No tree is transplanted or felled without prior approval by relevant Government departments.  | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____  |
| 5.15 | All trees that are marked for retention are fenced off with a 1.2m high fence around the dripline of trees or larger area as far as feasible.   | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/>            | <input type="checkbox"/> | All tree planting work was completed!                              |
| 5.16 | Transplant preparation works are carried out as soon as possible after the commencement of construction. Over-pruning such as hard pruning of tree crown, pollarding or topping are avoided. Rootball and crown pruning are carried out over at least 3 months. | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____  |
| 5.17 | Existing shrub and ground cover planting areas that will not be removed are maintained in good condition and enhanced if practical.   | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____  |
| 5.18 | The chimney has been designed to have sculptural outlook and articulated. It is kept in proportion with the rest of the building.   | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____  |
| 5.19 | The chimney stack is designed to locate at the least conspicuous location of the site to VSRs.  | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____  |

**Contract no. AL G513 Expansion of Wo Hop Shek Crematorium**

|             | <b>Environmental Mitigation Measures</b>  | N/A*                                | N/O*                     | Yes*                                | No*                      | <b>Photo/Remarks</b>      |
|-------------|---|-------------------------------------|--------------------------|-------------------------------------|--------------------------|---------------------------|
| 5.20        | Bi-weekly checking would be performed on the nine Terminalia mantaly trees within and outside the works area of the Project, or otherwise if the transplantations are not carried out according to the plan.  | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____                     |
| 5.21        | Are silting traps installed to minimize silting to streams?   | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____                     |
| 5.22        | Is the tree compensation to tree loss ratio at least 1:1 in term of quantity?<br>About 100 trees will be planted to compensate for the loss of 54 trees. 100 trees will be planted on site and others, in locations within the vicinity approved by the Architect | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/>            | <input type="checkbox"/> | <u>No planting work</u>   |
| 5.23        | Is amenity planting for open spaces included in the Project?  | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/>            | <input type="checkbox"/> | <u>No planting work</u>   |
| 5.24        | Is screen planting such as planting a roll of trees along the site boundary butting Kiu Tau Road carried out?   | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/>            | <input type="checkbox"/> | <u>No planting work</u>   |
| 5.25        | Woodland mix, comprising of tree seedlings and shrubs, are planted within the Wo Hop Shek Cemetery to enhance the ecological value and compensatory of tree loss.   | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/>            | <input type="checkbox"/> | <u>No planting work</u>   |
| 5.26        | Is the 10m height headroom cremation plant room half-sunken to reduce the visual impact to pedestrians?   | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____                     |
| <b>6.00</b> | <b>Water Quality (Construction Phase)</b>   |                                     |                          |                                     |                          |                           |
| 6.01        | Wastewater is properly treated to meet the discharge standards set out in the relevant Water Pollution Control Ordinance (WPCO) discharge licence. No direct discharge of site runoff into the two streams is allowed.  | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____                     |
| 6.02        | Perimeter channels are provided to intercept storm runoff from outside the site. The channels are constructed in advance of site formation works and earthworks.  | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____                     |
| 6.03        | Sand/silt removal facilities such as sand traps, silt traps and sediment basins are provided to remove sand/silt particles from runoff to meet the requirements of the Technical Memorandum standard under the WPCO.  | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____                     |
| 6.04        | Works are carefully programmed to minimise soil excavation works during rainy seasons.  | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/>            | <input type="checkbox"/> | <u>No excavation work</u> |
| 6.05        | Exposed soil surfaces are protected by paving as soon as possible to reduce the potential of soil erosion.  | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/>            | <input type="checkbox"/> | <u>No excavation work</u> |
| 6.06        | Temporary access roads are protected by crushed gravel and exposed slope surfaces are protected when rainstorms are likely to occur.  | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____                     |
| 6.07        | Trench excavation is avoided in the wet season as far as practicable, and if necessary, these trenches are excavated and backfilled in short sections.  | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/>            | <input type="checkbox"/> | <u>No excavation work</u> |
| 6.08        | Open stockpiles of construction materials on site are covered with tarpaulin or similar fabric during rainstorms.   | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____                     |

**Contract no. AL G513 Expansion of Wo Hop Shek Crematorium**

|             | <b>Environmental Mitigation Measures</b>   | N/A*                                | N/O*                     | Yes*                                | No*                      | Photo/Remarks                |
|-------------|--|-------------------------------------|--------------------------|-------------------------------------|--------------------------|------------------------------|
| 6.09        | Sand and silt in the wash water from the wheel from the wheel washing facility are settled out and removed before discharging into the storm drain.  | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____                        |
| 6.10        | Oil interceptor is provided in the drainage system and regularly emptied to prevent the release of oil and grease into the storm drainage system after accidental spillage.  | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____                        |
| 6.11        | Debris and rubbishes generated on site are collected, handled and disposed of properly to avoid them entering the two streams.   | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____                        |
| 6.12        | All fuel tanks and storage areas are provided with locks and be sited on sealed areas, within bunds of a capacity equal to 110% of the storage capacity of the largest tank.   | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____                        |
| 6.13        | Open storm water drains and culverts near the works area are covered to block the entrance of large debris and refuse.   | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____                        |
| 6.14        | Portable chemical toilets handle the sewage from construction work force if the existing toilets in the Site are not adequate. Licensed contractors who are responsible for appropriate disposal and maintenance of these facilities provide appropriate and adequate portable toilets.  | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____                        |
| 6.15        | Sheet piling is provided at suitable location around the basement excavation to reduce the effect of lowering the water table from any dewatering process. Any discharge of groundwater pumped out from any dewatering process of the construction works is treated to comply with the standards set in the relevant discharge licence prior discharge. No discharge of the groundwater is allowed into the two streams. | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/>            | <input type="checkbox"/> | No groundwater was generated |
| <b>7.00</b> | <b>Ecology (Construction Phase)</b>  |                                     |                          |                                     |                          |                              |
| 7.01        | Any affected trees are transplanted to grassland / scrubland within the Wo Hop Shek Cemetery.  | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____                        |
| 7.02        | Temporary accesses to the work sites are carefully planned and located to minimise disturbance caused to the streams and nearby habitats.  | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____                        |
| 7.03        | Less or smaller construction plants are used to reduce disturbance to the nearby habitats.   | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____                        |
| 7.04        | Vehicles and other plants are carefully maintained and properly used to minimise the chance for accidental spillage.   | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____                        |
| 7.05        | Any spillages that do occur are quickly identified and appropriately cleaned up before they can contaminate streams or groundwater.  | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/>            | <input type="checkbox"/> | No spillage occurred         |
| 7.06        | Basement formation or any construction activities likely to pump out a large quantity of groundwater are protected with sheet-piling at suitable locations around the basement footprint, or by any like method.   | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/>            | <input type="checkbox"/> | No groundwater was generated |
| 7.07        | No groundwater is pumped back to the two stream courses to protect the natural integrity of the stream habitat and the associated organism.  | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/>            | <input type="checkbox"/> | No groundwater was generated |

Contract no. AL G513 Expansion of Wo Hop Shek Crematorium

|      | Environmental Mitigation Measures  | N/A*                                | N/O*                     | Yes*                                | No*                      | Photo/Remarks  |
|------|--|-------------------------------------|--------------------------|-------------------------------------|--------------------------|----------------|
| 7.08 | Sturdy 1.8 metres protective fencings are located at the edge of the tree canopy but not around the trunk.   | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____          |
| 7.09 | Works beneath the tree canopy are avoided: If encroachment under the canopy area is unavoidable, adequate protections are provided to ensure no damage of any part of the tree would occur due to the encroachment.  | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____          |
| 7.10 | Any tree transplanting and planting works are implemented by an approved Landscape Contractor. Quality control of the work is undertaken by a qualified Landscape Architect through site inspections and approval of works.  | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____          |
| 7.11 | Construction works are restricted within works area which are clearly defined.   | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____          |
| 7.12 | Woodland or other habitats that are affected by the construction works are well-defined and minimised.   | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____          |
| 7.13 | Human inference to habitats beyond the site boundary and habitats proposed to be retained are avoided by providing temporary barricades.   | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____          |
| 7.14 | Works area is reinstated immediately after completion of the construction.   | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/>            | <input type="checkbox"/> | _____          |
| 7.15 | Uncontrolled burning of refuse is strictly prohibited. Appropriate fire control measures are provided in order to protect nearby habitats.   | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____          |
| 7.16 | Trees requiring transplantation or protection are identified based on the information illustrated in the Tree Survey Report.   | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____          |
| 7.17 | Is layout of the Project carefully designed to avoid or minimize the area of habitat loss and the numbers of trees to be felled?   | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____          |
| 7.18 | All trees are preserved as far as possible, especially species of conservation concern. Recommendations provided in the Tree Survey Report to mitigate impacts on trees shall be followed.   | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____          |
| 7.19 | Disturbance to the two plant species of conservation concern, namely Aquilaria sinensis and Cibotium barometz, is avoided. Where removal of these species is unavoidable, it is recommended to transplant them to habitats with similar conditions. Following transplantation, regular monitoring of these plants is conducted by a suitable qualified botanist / horticulturist over a 12-month period; | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/>            | <input type="checkbox"/> | _____          |
| 7.20 | Compensatory planting of the felled trees follows the Technical Circular No. 3/2006 issued by ETWB.  | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/>            | <input type="checkbox"/> | No plenty work |
| 7.21 | The Site inside or in the proximity of the streams and nearby habitats is temporarily isolated, by placing of sandbags or silt curtains with lead edge at the bottom and properly supported props, to prevent adverse impacts on these areas.  | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____          |

**Contract no. AL G513 Expansion of Wo Hop Shek Crematorium**

|      | <b>Environmental Mitigation Measures</b>   | <b>N/A*</b>              | <b>N/O*</b>              | <b>Yes*</b>                         | <b>No*</b>               | <b>Photo/Remarks</b> |
|------|--|--------------------------|--------------------------|-------------------------------------|--------------------------|----------------------|
| 7.22 | Appropriate storage locations are situated well away from the streams and nearby habitats for the temporary storage of materials (e.g. equipment, filling materials, chemicals and fuel) and temporary stockpile of construction debris and spoil are identified before commencement of the works. | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____                |
| 7.23 | Stockpiling of construction materials, are covered and located away from the streams and nearby habitats.  | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____                |
| 7.24 | Construction debris and spoil are covered up and/or properly disposed of as soon as possible to avoid being washed into the streams and nearby habitats by rain.   | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____                |
| 7.25 | Construction effluent, site runoff and sewage is properly collected and/or treated.  | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____                |
| 7.26 | Proper locations for discharge outlets of any wastewater treatment facilities well away from the streams and nearby habitats are identified.   | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____                |
| 7.27 | Vehicles and other plant are carefully maintained and properly used to minimise the chance for accidental spillage.  | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____                |
| 7.28 | Temporary geo-textile silt fences around earth moving works are erected to trap any sediments being washed away and prevent them from entering surrounding areas.  | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____                |
| 7.29 | Exposed soil or other loose materials are covered with tarpaulins to prevent erosion, and then seeded and covered with a biodegradable geotextile blanket for erosion control purposes.  | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____                |

\*Remarks: N/A = Not applicable at current stage

N/O = Not observed in the site walk

Yes = Compliance

No = Non-compliance

**Contract no. AL G513 Expansion of Wo Hop Shek Crematorium**

**Remark / Follow up of Observation(s) and Non-compliance(s) of Last Weekly Site Inspection:**

Observation (s):

Nil

Reminder (s):

- General Housekeeping should be maintain regularly
- Dusty material on sorting area should be covered properly
- Chemical in use should be placed on drip tray

Note: Figure 4, 5 regarding to clause 3.6 of EP has been displayed at the entrance of the site

**Signatures:**

ET

Contractor's

Architect's

IEC's

Representative

Representative

Representative

Representative





(Name: Johnny Kwong / Andres Lo )

(Name: H.Y. WONG )

(Name: Y.C. Chui / ACW )

(Name: )

Contract no. AL G513 Expansion of Wo Hop Shek Crematorium

WEEKLY ENVIRONMENTAL INSPECTION CHECKLIST

Inspection Date: 11 Nov 2021 Inspected by: \_\_\_\_\_ ET: Kelvin Law AR: L. Wong  
 Inspection Time: 14:00 Contractor: M.Y. Wong IEC: \_\_\_\_\_

Weather

Condition  Sunny  Fine  Overcast  Drizzle  Rain  Storm  Hazy  
 Temperature 23.7 °C Humidity  High  Moderate  Low  
 Wind  Calm  Light  Breeze  Strong

|             | Environmental Mitigation Measures  | N/A*                     | N/O*                     | Yes*                                | No*                      | Photo/Remarks |
|-------------|--|--------------------------|--------------------------|-------------------------------------|--------------------------|---------------|
| <b>1.00</b> | <b>Air (Construction Phase)</b>  |                          |                          |                                     |                          |               |
| 1.01        | Vehicle washing facilities (including a high pressure water jet) were provided at every discernible or designated vehicle exit point.  | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____         |
| 1.02        | Road between the washing facilities and the exit point is paved with concrete, bituminous or hardcore material.  | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____         |
| 1.03        | Every main haul road is paved with concrete, bituminous hardcore materials or metal plates, and kept clear of dusty materials. Or unpaved haul roads and areas are sprayed with water to keep the entire road surface wet.   | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____         |
| 1.04        | Stockpile of dusty material including demolished items is either:<br>a) covered entirely by impervious sheeting, or<br>b) placed in an area sheltered on the top and the three sides, or<br>c) sprayed with water or a dust suppression chemical so as to maintain the entire surface wet. | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____         |
| 1.05        | Exposed earth is properly treated by compaction, hydroseeding, vegetation planting or seating with latex, vinyl, bitumen within six months after the last construction activity on the site or part of the site where the exposed earth lies.  | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____         |
| 1.06        | Water is sprayed to all dusty materials before loading or transfer operation.  | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____         |
| 1.07        | Any debris is covered entirely by impervious sheeting or stored in a debris collection area sheltered on the top and the three sides.  | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____         |
| 1.08        | Water is sprayed to debris before it is dumped into a chute.   | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____         |
| 1.09        | Vehicles for transporting dusty materials/spoils are covered with tarpaulin or similar material. The cover extends over the edges of the sides and tailboards.   | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____         |
| 1.10        | Water is sprayed immediately to the working area for uprooting of trees, shrubs, or vegetation or the removal of boulders, pole, pillars before, during and after the operation.   | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____         |
| 1.11        | Workers at all levels are co-operative to avoid dust generation and dispersion to the surrounding environment.   | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____         |
| <b>2.00</b> | <b>Noise (Construction Phase)</b>  |                          |                          |                                     |                          |               |

**Contract no. AL G513 Expansion of Wo Hop Shek Crematorium**

|             | <b>Environmental Mitigation Measures</b>   | <b>N/A*</b>              | <b>N/O*</b>              | <b>Yes*</b>                         | <b>No*</b>               | <b>Photo/Remarks</b> |
|-------------|--|--------------------------|--------------------------|-------------------------------------|--------------------------|----------------------|
| 2.01        | Only well-maintained plant is operated on site and the plant should be regularly serviced during the construction works..  | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____                |
| 2.02        | Plant used intermittently is turned off or throttled down when not in active use.  | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____                |
| 2.03        | Plant that emits noise strongly in one direction is oriented to face away from NSRs.   | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____                |
| 2.04        | Silencers, mufflers and enclosures for plant are applied where possible and maintained adequately throughout the works   | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____                |
| 2.05        | Where possible, mobile plant is sited away from NSRs   | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____                |
| 2.06        | PME is well maintained and used properly on site to minimise any excessive noise generated.  | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____                |
| 2.07        | Stockpiles of excavated materials and other structures such as site buildings should be used effectively to screen noise from the works.   | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____                |
| <b>3.00</b> | <b>Land Contamination (Construction Phase)</b>   |                          |                          |                                     |                          |                      |
|             | N/A to the Phase III development   |                          |                          |                                     |                          |                      |
| <b>4.00</b> | <b>Waste Management (Construction Phase)</b>   |                          |                          |                                     |                          |                      |
| 4.01        | The necessary waste disposal permits from the appropriate authorities are obtained, in accordance with the Waste Disposal Ordinance (Cap. 354), Waste Disposal (Chemical Waste) (General) Regulation and the Land (Miscellaneous Provision) Ordinance (Cap. 28).                     | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____                |
| 4.02        | A billing account with EPD for disposal of construction waste is obtained.   | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____                |
| 4.03        | A Waste Management Plan (WMP), incorporated in an Environmental Management Plan (EMP) is prepared and submitted to the Engineer/Supervising Officer for approval. Reference is made to Environment, Transport and Works Bureau Technical Circular (Works) (ETWB TCW) 19/2005.        | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____                |
| 4.04        | An approved person to be responsible for good site practice is nominated, including arrangements for collection and effective disposal to an appropriate facility of all wastes generated at the site.   | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____                |
| 4.05        | Is authorised or licensed waste hauler used to collect specific category of waste?   | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____                |
| 4.06        | A trip-ticket system is included as one of the contractual requirements and implemented by the Environmental Team to monitor the disposal of C&D and solid wastes at public filling facilities and landfills, and to control fly tipping. Reference is made to ETWB TCW No. 31/2004. | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____                |
| 4.07        | Training of site personnel in proper waste management and chemical waste handling procedures.  | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____                |



Contract no. AL G513 Expansion of Wo Hop Shek Crematorium

|      | Environmental Mitigation Measures  | N/A*                     | N/O*                     | Yes*                                | No*                      | Photo/Remarks |
|------|--|--------------------------|--------------------------|-------------------------------------|--------------------------|---------------|
| 4.08 | Is routine cleaning and maintenance programme for drainage systems, sumps and oil interceptors conducted?  | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____         |
| 4.09 | Are sufficient waste disposal points and regular collection for disposal provided?   | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____         |
| 4.10 | Are appropriate measures to minimise windblown litter and dust during transportation of waste, such as covering trucks or transporting wastes in enclosed containers adopted?  | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____         |
| 4.11 | Is recording system for the amount of wastes generated, recycled and disposed of (including the disposal sites) implemented?   | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____         |
| 4.12 | Segregation and storage of different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of materials and their proper disposal.   | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____         |
| 4.13 | Encourage collection of aluminium cans, plastic bottles and packaging material (e.g. carton boxes) and office paper by individual collectors. Separately labelled bins are provided to help segregate this waste from other general refuse generated by the work force.  | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____         |
| 4.14 | Are C&D materials reused when possible to reduce the amount of C&D material/waste?   | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____         |
| 4.15 | Are wood, steel and other metals separated for reuse and / or recycling prior to disposal of C&D waste to minimise the quantity of waste to be disposed of to landfill?  | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____         |
| 4.16 | Minimise the potential for damage or contamination of construction material by having proper storage and site practices.   | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____         |
| 4.17 | Plan and stock construction materials carefully to minimise the amount of surplus materials.   | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____         |
| 4.18 | Rock and soil generated from excavation are reused for site formation and excavated material from foundation work reused for landscaping as far as practicable to avoid disposal off-site.   | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____         |
| 4.19 | Is reuse of the public fill and C&D waste practiced on site as far as practicable?   | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____         |
| 4.20 | The handling of C&D materials is governed by WBTC No. 2/93. Inert C&D material (public fill) is directed to an approved public filling area or reclamation site, where it has the benefit of offsetting the need for removal of materials from borrow areas for reclamation purposes and helps to reduce the pressure on landfill sites. | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____         |
| 4.21 | Are individuals or companies who deliver public fill to public filling areas obtained dumping licences?  | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____         |

**Contract no. AL G513 Expansion of Wo Hop Shek Crematorium**

|   | <b>Environmental Mitigation Measures</b>  | N/A*                                | N/O*                     | Yes*                                | No*                      | Photo/Remarks                                |
|---|---|-------------------------------------|--------------------------|-------------------------------------|--------------------------|--|
| 4.22  | Are careful design, planning and good site management adopted to minimise overordering and generation of waste materials such as concrete, mortar and cement grouts? The design of formwork maximise the use of standard wooden or metal panels so that high reuse levels can be achieved. Alternatives such as steel formwork, plastic fencing and reusable site office structures are considered to increase the potential for reuse and minimize C&D waste generation. | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____  |
| 4.23  | The contractor uses as much as possible of the C&D material on-site. Proper segregation of waste types on site will increase the feasibility of certain components of the waste stream by recycling contractors.  | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____  |
| 4.24  | General refuse is stored in enclosed bins or compaction units separate from C&D and chemical wastes. A reputable waste collector is employed by the Contractor to remove general refuse from the site, separately from C&D and chemical wastes, on a daily or every second day basis to minimise odour, pest and litter impacts.  | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____  |
| <b>Chemical Waste</b>                                 |   |                                     |                          |                                     |                          |  |
| 4.25  | Contractor registers with the EPD as chemical waste producer if any chemical waste is generated   | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____  |
| 4.26  | All the chemical waste is handled according to the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes. The chemical waste is stored and collected by an approved contractor for disposal at a licensed facility in accordance with the Waste Disposal (Chemical Waste) (General) Regulation.   | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____  |
| 4.27  | Principles of reuse and recycle chemical waste on site as far as practicable is adopted by the contractor.  | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____  |
| 4.28  | Are unused chemicals or those with remaining functional capacity reused as far as practicable?  | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____  |
| 4.29  | Disposal of chemical waste via a facility licensed to receive chemical waste, such as the Chemical Waste Treatment Facility at Tsing Yi, which offers a chemical waste collection service and can supply the necessary storage containers or a waste recycling plant approved by EPD.   | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____  |
| <b>5.00 Landscape and Visual (Construction Phase)</b> |   |                                     |                          |                                     |                          |  |
| 5.01  | Do site offices have olive green roof and façade coating or colour that match with existing environment?  | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____  |
| 5.02  | Are site offices and the construction yard decommissioned after construction?   | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/>            | <input type="checkbox"/> | Construction work has not been completed yet |
| 5.03  | The height of site offices, including the rooftop does not exceed 10m, except building services equipment such as antennas, which exceeds 10 m but is coated in black.  | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____  |

Contract no. AL G513 Expansion of Wo Hop Shek Crematorium

|      | Environmental Mitigation Measures   | N/A*                                | N/O*                     | Yes*                                | No*                      | Photo/Remarks  |
|------|---|-------------------------------------|--------------------------|-------------------------------------|--------------------------|--|
| 5.04 | Is site hoarding with 2.4m height and colour in harmony with the surrounding environment erected along the site boundary until the completion of relevant construction phases?  | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/>            | <input type="checkbox"/> | site hoarding was removed but the plastic barrier has been in use. |
| 5.05 | Are construction plants and building materials orderly and carefully stored to appear neat and avoid visibility from outside where practical?   | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____  |
| 5.06 | Are excess materials removed from site as soon as practical?  | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____  |
| 5.07 | Are all construction plants removed from site upon completion of construction works?  | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/>            | <input type="checkbox"/> | The construction work has not been completed yet.                  |
| 5.08 | Are construction lights oriented away from the viewing location of VSRs?  | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____  |
| 5.09 | Are all lightings facing sensitive receiver installed with frosted diffusers and reflective covers?   | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____  |
| 5.10 | Trees that require removal are transplanted on site if practical. If not practical, these trees will be transplanted in locations within the vicinity as approved by the Architect.   | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____  |
| 5.11 | Planting works are carried out under the supervision of a specialist landscape specialist.  | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____  |
| 5.12 | The rooftop of the cremation plant room is planted with lawn.   | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/>            | <input type="checkbox"/> | Lawn has not been planted  |
| 5.13 | New trees, shrubs and groundcover are carefully selected and designed to homogenize with the environment.   | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/>            | <input type="checkbox"/> | No planting work   |
| 5.14 | No tree is transplanted or felled without prior approval by relevant Government departments.  | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____  |
| 5.15 | All trees that are marked for retention are fenced off with a 1.2m high fence around the dripline of trees or larger area as far as feasible.   | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/>            | <input type="checkbox"/> | All fence planting work was completed.                             |
| 5.16 | Transplant preparation works are carried out as soon as possible after the commencement of construction. Over-pruning such as hard pruning of tree crown, pollarding or topping are avoided. Rootball and crown pruning are carried out over at least 3 months. | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____  |
| 5.17 | Existing shrub and ground cover planting areas that will not be removed are maintained in good condition and enhanced if practical.   | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____  |
| 5.18 | The chimney has been designed to have sculptural outlook and articulated. It is kept in proportion with the rest of the building.   | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____  |
| 5.19 | The chimney stack is designed to locate at the least conspicuous location of the site to VSRs.  | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____  |

## Contract no. AL G513 Expansion of Wo Hop Shek Crematorium

|             | Environmental Mitigation Measures   | N/A*                                | N/O*                     | Yes*                                | No*                      | Photo/Remarks              |
|-------------|---|-------------------------------------|--------------------------|-------------------------------------|--------------------------|----------------------------|
| 5.20        | Bi-weekly checking would be performed on the nine Terminalia mantaly trees within and outside the works area of the Project, or otherwise if the transplantations are not carried out according to the plan.  | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____                      |
| 5.21        | Are silting traps installed to minimize silting to streams?   | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____                      |
| 5.22        | Is the tree compensation to tree loss ratio at least 1:1 in term of quantity?<br>About 100 trees will be planted to compensate for the loss of 54 trees. 100 trees will be planted on site and others, in locations within the vicinity approved by the Architect | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/>            | <input type="checkbox"/> | <u>No planting work</u>    |
| 5.23        | Is amenity planting for open spaces included in the Project?  | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/>            | <input type="checkbox"/> | <u>No planting work</u>    |
| 5.24        | Is screen planting such as planting a roll of trees along the site boundary butting Kiu Tau Road carried out?   | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/>            | <input type="checkbox"/> | <u>No planting work</u>    |
| 5.25        | Woodland mix, comprising of tree seedlings and shrubs, are planted within the Wo Hop Shek Cemetery to enhance the ecological value and compensatory of tree loss.   | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/>            | <input type="checkbox"/> | <u>No planting work</u>    |
| 5.26        | Is the 10m height headroom cremation plant room half-sunken to reduce the visual impact to pedestrians?   | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____                      |
| <b>6.00</b> | <b>Water Quality (Construction Phase)</b>   |                                     |                          |                                     |                          |                            |
| 6.01        | Wastewater is properly treated to meet the discharge standards set out in the relevant Water Pollution Control Ordinance (WPCO) discharge licence. No direct discharge of site runoff into the two streams is allowed.  | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____                      |
| 6.02        | Perimeter channels are provided to intercept storm runoff from outside the site. The channels are constructed in advance of site formation works and earthworks.  | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____                      |
| 6.03        | Sand/silt removal facilities such as sand traps, silt traps and sediment basins are provided to remove sand/silt particles from runoff to meet the requirements of the Technical Memorandum standard under the WPCO.  | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____                      |
| 6.04        | Works are carefully programmed to minimise soil excavation works during rainy seasons.  | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/>            | <input type="checkbox"/> | <u>No excavation work</u>  |
| 6.05        | Exposed soil surfaces are protected by paving as soon as possible to reduce the potential of soil erosion.  | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/>            | <input type="checkbox"/> | <u>No excavation work.</u> |
| 6.06        | Temporary access roads are protected by crushed gravel and exposed slope surfaces are protected when rainstorms are likely to occur.  | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____                      |
| 6.07        | Trench excavation is avoided in the wet season as far as practicable, and if necessary, these trenches are excavated and backfilled in short sections.  | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/>            | <input type="checkbox"/> | <u>No excavation work</u>  |
| 6.08        | Open stockpiles of construction materials on site are covered with tarpaulin or similar fabric during rainstorms.   | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____                      |

Contract no. AL G513 Expansion of Wo Hop Shek Crematorium

|             | Environmental Mitigation Measures  | N/A*                                | N/O*                     | Yes*                                | No*                      | Photo/Remarks                 |
|-------------|--|-------------------------------------|--------------------------|-------------------------------------|--------------------------|-------------------------------|
| 6.09        | Sand and silt in the wash water from the wheel from the wheel washing facility are settled out and removed before discharging into the storm drain.  | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____                         |
| 6.10        | Oil interceptor is provided in the drainage system and regularly emptied to prevent the release of oil and grease into the storm drainage system after accidental spillage.  | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____                         |
| 6.11        | Debris and rubbishes generated on site are collected, handled and disposed of properly to avoid them entering the two streams.   | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____                         |
| 6.12        | All fuel tanks and storage areas are provided with locks and be sited on sealed areas, within bunds of a capacity equal to 110% of the storage capacity of the largest tank.   | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____                         |
| 6.13        | Open storm water drains and culverts near the works area are covered to block the entrance of large debris and refuse.   | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____                         |
| 6.14        | Portable chemical toilets handle the sewage from construction work force if the existing toilets in the Site are not adequate. Licensed contractors who are responsible for appropriate disposal and maintenance of these facilities provide appropriate and adequate portable toilets.  | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____                         |
| 6.15        | Sheet piling is provided at suitable location around the basement excavation to reduce the effect of lowering the water table from any dewatering process. Any discharge of groundwater pumped out from any dewatering process of the construction works is treated to comply with the standards set in the relevant discharge licence prior discharge. No discharge of the groundwater is allowed into the two streams. | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/>            | <input type="checkbox"/> | No groundwater was generated! |
| <b>7.00</b> | <b>Ecology (Construction Phase)</b>  |                                     |                          |                                     |                          |                               |
| 7.01        | Any affected trees are transplanted to grassland / scrubland within the Wo Hop Shek Cemetery.  | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____                         |
| 7.02        | Temporary accesses to the work sites are carefully planned and located to minimise disturbance caused to the streams and nearby habitats.  | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____                         |
| 7.03        | Less or smaller construction plants are used to reduce disturbance to the nearby habitats.   | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____                         |
| 7.04        | Vehicles and other plants are carefully maintained and properly used to minimise the chance for accidental spillage.   | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____                         |
| 7.05        | Any spillages that do occur are quickly identified and appropriately cleaned up before they can contaminate streams or groundwater.  | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/>            | <input type="checkbox"/> | No spillage occurred          |
| 7.06        | Basement formation or any construction activities likely to pump out a large quantity of groundwater are protected with sheet-piling at suitable locations around the basement footprint, or by any like method.   | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/>            | <input type="checkbox"/> | No groundwater was generated. |
| 7.07        | No groundwater is pumped back to the two stream courses to protect the natural integrity of the stream habitat and the associated organism.  | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/>            | <input type="checkbox"/> | No groundwater was generated. |

Contract no. AL G513 Expansion of Wo Hop Shek Crematorium

|      | Environmental Mitigation Measures  | N/A*                                | N/O*                     | Yes*                                | No*                      | Photo/Remarks                                |
|------|--|-------------------------------------|--------------------------|-------------------------------------|--------------------------|--|
| 7.08 | Sturdy 1.8 metres protective fencings are located at the edge of the tree canopy but not around the trunk.   | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____  |
| 7.09 | Works beneath the tree canopy are avoided: If encroachment under the canopy area is unavoidable, adequate protections are provided to ensure no damage of any part of the tree would occur due to the encroachment.  | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____  |
| 7.10 | Any tree transplanting and planting works are implemented by an approved Landscape Contractor. Quality control of the work is undertaken by a qualified Landscape Architect through site inspections and approval of works.  | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____  |
| 7.11 | Construction works are restricted within works area which are clearly defined.   | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____  |
| 7.12 | Woodland or other habitats that are affected by the construction works are well-defined and minimised.   | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____  |
| 7.13 | Human inference to habitats beyond the site boundary and habitats proposed to be retained are avoided by providing temporary barricades.   | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____  |
| 7.14 | Works area is reinstated immediately after completion of the construction.   | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/>            | <input type="checkbox"/> | The construction work has not been completed |
| 7.15 | Uncontrolled burning of refuse is strictly prohibited. Appropriate fire control measures are provided in order to protect nearby habitats.   | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____  |
| 7.16 | Trees requiring transplantation or protection are identified based on the information illustrated in the Tree Survey Report.   | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____  |
| 7.17 | Is layout of the Project carefully designed to avoid or minimize the area of habitat loss and the numbers of trees to be felled?   | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____  |
| 7.18 | All trees are preserved as far as possible, especially species of conservation concern. Recommendations provided in the Tree Survey Report to mitigate impacts on trees shall be followed.   | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____  |
| 7.19 | Disturbance to the two plant species of conservation concern, namely Aquilaria sinensis and Cibotium barometz, is avoided. Where removal of these species is unavoidable, it is recommended to transplant them to habitats with similar conditions. Following transplantation, regular monitoring of these plants is conducted by a suitable qualified botanist / horticulturist over a 12-month period; | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/>            | <input type="checkbox"/> | _____  |
| 7.20 | Compensatory planting of the felled trees follows the Technical Circular No. 3/2006 issued by ETWB.  | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/>            | <input type="checkbox"/> | No planting work.                            |
| 7.21 | The Site inside or in the proximity of the streams and nearby habitats is temporarily isolated, by placing of sandbags or silt curtains with lead edge at the bottom and properly supported props, to prevent adverse impacts on these areas.  | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____  |

**Contract no. AL G513 Expansion of Wo Hop Shek Crematorium**

|      | <b>Environmental Mitigation Measures</b>   | <b>N/A*</b>              | <b>N/O*</b>              | <b>Yes*</b>                         | <b>No*</b>               | <b>Photo/Remarks</b> |
|------|--|--------------------------|--------------------------|-------------------------------------|--------------------------|----------------------|
| 7.22 | Appropriate storage locations are situated well away from the streams and nearby habitats for the temporary storage of materials (e.g. equipment, filling materials, chemicals and fuel) and temporary stockpile of construction debris and spoil are identified before commencement of the works. | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____                |
| 7.23 | Stockpiling of construction materials, are covered and located away from the streams and nearby habitats.  | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____                |
| 7.24 | Construction debris and spoil are covered up and/or properly disposed of as soon as possible to avoid being washed into the streams and nearby habitats by rain.   | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____                |
| 7.25 | Construction effluent, site runoff and sewage is properly collected and/or treated.  | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____                |
| 7.26 | Proper locations for discharge outlets of any wastewater treatment facilities well away from the streams and nearby habitats are identified.   | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____                |
| 7.27 | Vehicles and other plant are carefully maintained and properly used to minimise the chance for accidental spillage.  | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____                |
| 7.28 | Temporary geo-textile silt fences around earth moving works are erected to trap any sediments being washed away and prevent them from entering surrounding areas.  | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____                |
| 7.29 | Exposed soil or other loose materials are covered with tarpaulins to prevent erosion, and then seeded and covered with a biodegradable geotextile blanket for erosion control purposes.  | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____                |

\*Remarks: N/A = Not applicable at current stage

N/O = Not observed in the site walk

Yes = Compliance

No = Non-compliance



Contract no. AL G513 Expansion of Wo Hop Shek Crematorium

Remark / Follow up of Observation(s) and Non-compliance(s) of Last Weekly Site Inspection:

~~10~~ more than 20 bags of cement should be properly covered from 4-sides.

Reminder:

- Dusty materials should not enter the public drain.
- Dust suppression measures are reminded to be implemented on dry days.

Signatures:

ET

Contractor's

Architect's

IEC's

Representative

Representative

Representative

Representative

*[Signature]*

*[Signature]*

*[Signature]*

(Name: *John Lau*)

(Name: *M.Y. WONG*)

(Name: *L. Wong*)

(Name: )

11-11-2021



Contract no. AL G513 Expansion of Wo Hop Shek Crematorium

WEEKLY ENVIRONMENTAL INSPECTION CHECKLIST

Inspection Date: 17/11/2021

Inspected by:

ET: Kevin Law

AR: Y.C. Chui

Inspection Time: 10:00

Contractor: M.Y. Wong

IEC: Hilton Tam

Weather

Condition  Sunny  Fine  Overcast  Drizzle  Rain  Storm  Hazy  
 Temperature 23.4 °C Humidity  High  Moderate  Low  
 Wind  Calm  Light  Breeze  Strong

|             | Environmental Mitigation Measures  | N/A*                     | N/O*                     | Yes*                                | No*                      | Photo/Remarks |
|-------------|--|--------------------------|--------------------------|-------------------------------------|--------------------------|---------------|
| <b>1.00</b> | <b>Air (Construction Phase)</b>  |                          |                          |                                     |                          |               |
| 1.01        | Vehicle washing facilities (including a high pressure water jet) were provided at every discernible or designated vehicle exit point.  | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____         |
| 1.02        | Road between the washing facilities and the exit point is paved with concrete, bituminous or hardcore material.  | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____         |
| 1.03        | Every main haul road is paved with concrete, bituminous hardcore materials or metal plates, and kept clear of dusty materials. Or unpaved haul roads and areas are sprayed with water to keep the entire road surface wet.   | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____         |
| 1.04        | Stockpile of dusty material including demolished items is either:<br>a) covered entirely by impervious sheeting, or<br>b) placed in an area sheltered on the top and the three sides, or<br>c) sprayed with water or a dust suppression chemical so as to maintain the entire surface wet. | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____         |
| 1.05        | Exposed earth is properly treated by compaction, hydroseeding, vegetation planting or seating with latex, vinyl, bitumen within six months after the last construction activity on the site or part of the site where the exposed earth lies.  | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____         |
| 1.06        | Water is sprayed to all dusty materials before loading or transfer operation.  | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____         |
| 1.07        | Any debris is covered entirely by impervious sheeting or stored in a debris collection area sheltered on the top and the three sides.  | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____         |
| 1.08        | Water is sprayed to debris before it is dumped into a chute.   | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____         |
| 1.09        | Vehicles for transporting dusty materials/spoils are covered with tarpaulin or similar material. The cover extends over the edges of the sides and tailboards.   | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____         |
| 1.10        | Water is sprayed immediately to the working area for uprooting of trees, shrubs, or vegetation or the removal of boulders, pole, pillars before, during and after the operation.   | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____         |
| 1.11        | Workers at all levels are co-operative to avoid dust generation and dispersion to the surrounding environment.   | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____         |
| <b>2.00</b> | <b>Noise (Construction Phase)</b>  |                          |                          |                                     |                          |               |

Contract no. AL G513 Expansion of Wo Hop Shek Crematorium

|             | Environmental Mitigation Measures  | N/A*                     | N/O*                     | Yes*                                | No*                      | Photo/Remarks |
|-------------|--|--------------------------|--------------------------|-------------------------------------|--------------------------|---------------|
| 2.01        | Only well-maintained plant is operated on site and the plant should be regularly serviced during the construction works..  | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____         |
| 2.02        | Plant used intermittently is turned off or throttled down when not in active use.  | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____         |
| 2.03        | Plant that emits noise strongly in one direction is oriented to face away from NSRs.   | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____         |
| 2.04        | Silencers, mufflers and enclosures for plant are applied where possible and maintained adequately throughout the works   | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____         |
| 2.05        | Where possible, mobile plant is sited away from NSRs   | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____         |
| 2.06        | PME is well maintained and used properly on site to minimise any excessive noise generated.  | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____         |
| 2.07        | Stockpiles of excavated materials and other structures such as site buildings should be used effectively to screen noise from the works.   | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____         |
| <b>3.00</b> | <b>Land Contamination (Construction Phase)</b>   |                          |                          |                                     |                          |               |
|             | N/A to the Phase III development   |                          |                          |                                     |                          |               |
| <b>4.00</b> | <b>Waste Management (Construction Phase)</b>   |                          |                          |                                     |                          |               |
| 4.01        | The necessary waste disposal permits from the appropriate authorities are obtained, in accordance with the Waste Disposal Ordinance (Cap. 354), Waste Disposal (Chemical Waste) (General) Regulation and the Land (Miscellaneous Provision) Ordinance (Cap. 28).                     | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____         |
| 4.02        | A billing account with EPD for disposal of construction waste is obtained.   | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____         |
| 4.03        | A Waste Management Plan (WMP), incorporated in an Environmental Management Plan (EMP) is prepared and submitted to the Engineer/Supervising Officer for approval. Reference is made to Environment, Transport and Works Bureau Technical Circular (Works) (ETWB TCW) 19/2005.        | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____         |
| 4.04        | An approved person to be responsible for good site practice is nominated, including arrangements for collection and effective disposal to an appropriate facility of all wastes generated at the site.   | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____         |
| 4.05        | Is authorised or licensed waste hauler used to collect specific category of waste?   | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____         |
| 4.06        | A trip-ticket system is included as one of the contractual requirements and implemented by the Environmental Team to monitor the disposal of C&D and solid wastes at public filling facilities and landfills, and to control fly tipping. Reference is made to ETWB TCW No. 31/2004. | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____         |
| 4.07        | Training of site personnel in proper waste management and chemical waste handling procedures.  | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____         |

Contract no. AL G513 Expansion of Wo Hop Shek Crematorium

|      | Environmental Mitigation Measures  | N/A*                     | N/O*                     | Yes*                                | No*                      | Photo/Remarks |
|------|--|--------------------------|--------------------------|-------------------------------------|--------------------------|---------------|
| 4.08 | Is routine cleaning and maintenance programme for drainage systems, sumps and oil interceptors conducted?  | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____         |
| 4.09 | Are sufficient waste disposal points and regular collection for disposal provided?   | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____         |
| 4.10 | Are appropriate measures to minimise windblown litter and dust during transportation of waste, such as covering trucks or transporting wastes in enclosed containers adopted?  | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____         |
| 4.11 | Is recording system for the amount of wastes generated, recycled and disposed of (including the disposal sites) implemented?   | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____         |
| 4.12 | Segregation and storage of different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of materials and their proper disposal.   | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____         |
| 4.13 | Encourage collection of aluminium cans, plastic bottles and packaging material (e.g. carton boxes) and office paper by individual collectors. Separately labelled bins are provided to help segregate this waste from other general refuse generated by the work force.  | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____         |
| 4.14 | Are C&D materials reused when possible to reduce the amount of C&D material/waste?   | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____         |
| 4.15 | Are wood, steel and other metals separated for reuse and / or recycling prior to disposal of C&D waste to minimise the quantity of waste to be disposed of to landfill?  | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____         |
| 4.16 | Minimise the potential for damage or contamination of construction material by having proper storage and site practices.   | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____         |
| 4.17 | Plan and stock construction materials carefully to minimise the amount of surplus materials.   | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____         |
| 4.18 | Rock and soil generated from excavation are reused for site formation and excavated material from foundation work reused for landscaping as far as practicable to avoid disposal off-site.   | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____         |
| 4.19 | Is reuse of the public fill and C&D waste practiced on site as far as practicable?   | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____         |
| 4.20 | The handling of C&D materials is governed by WBTC No. 2/93. Inert C&D material (public fill) is directed to an approved public filling area or reclamation site, where it has the benefit of offsetting the need for removal of materials from borrow areas for reclamation purposes and helps to reduce the pressure on landfill sites. | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____         |
| 4.21 | Are individuals or companies who deliver public fill to public filling areas obtained dumping licences?  | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____         |

## Contract no. AL G513 Expansion of Wo Hop Shek Crematorium

|   | Environmental Mitigation Measures   | N/A*                                | N/O*                     | Yes*                                | No*                      | Photo/Remarks                                |
|---|---|-------------------------------------|--------------------------|-------------------------------------|--------------------------|--|
| 4.22  | Are careful design, planning and good site management adopted to minimise overordering and generation of waste materials such as concrete, mortar and cement grouts? The design of formwork maximise the use of standard wooden or metal panels so that high reuse levels can be achieved. Alternatives such as steel formwork, plastic fencing and reusable site office structures are considered to increase the potential for reuse and minimize C&D waste generation. | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____  |
| 4.23  | The contractor uses as much as possible of the C&D material on-site. Proper segregation of waste types on site will increase the feasibility of certain components of the waste stream by recycling contractors.  | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____  |
| 4.24  | General refuse is stored in enclosed bins or compaction units separate from C&D and chemical wastes. A reputable waste collector is employed by the Contractor to remove general refuse from the site, separately from C&D and chemical wastes, on a daily or every second day basis to minimise odour, pest and litter impacts.  | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____  |
| <b>Chemical Waste</b>                                 |   |                                     |                          |                                     |                          |  |
| 4.25  | Contractor registers with the EPD as chemical waste producer if any chemical waste is generated   | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____  |
| 4.26  | All the chemical waste is handled according to the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes. The chemical waste is stored and collected by an approved contractor for disposal at a licensed facility in accordance with the Waste Disposal (Chemical Waste) (General) Regulation.   | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____  |
| 4.27  | Principles of reuse and recycle chemical waste on site as far as practicable is adopted by the contractor.  | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____  |
| 4.28  | Are unused chemicals or those with remaining functional capacity reused as far as practicable?  | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____  |
| 4.29  | Disposal of chemical waste via a facility licensed to receive chemical waste, such as the Chemical Waste Treatment Facility at Tsing Yi, which offers a chemical waste collection service and can supply the necessary storage containers or a waste recycling plant approved by EPD.   | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____  |
| <b>5.00 Landscape and Visual (Construction Phase)</b> |   |                                     |                          |                                     |                          |  |
| 5.01  | Do site offices have olive green roof and façade coating or colour that matches with existing environment?  | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____  |
| 5.02  | Are site offices and the construction yard decommissioned after construction?   | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/>            | <input type="checkbox"/> | Construction work has not been completed yet |
| 5.03  | The height of site offices, including the rooftop does not exceed 10m, except building services equipment such as antennas, which exceeds 10 m but is coated in black.  | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____  |

Contract no. AL G513 Expansion of Wo Hop Shek Crematorium

|      | Environmental Mitigation Measures   | N/A*                                | N/O*                     | Yes*                                | No*                      | Photo/Remarks  |
|------|---|-------------------------------------|--------------------------|-------------------------------------|--------------------------|--|
| 5.04 | Is site hoarding with 2.4m height and colour in harmony with the surrounding environment erected along the site boundary until the completion of relevant construction phases?  | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/>            | <input type="checkbox"/> | Site hoarding was removed but the plastic barrier has been in use. |
| 5.05 | Are construction plants and building materials orderly and carefully stored to appear neat and avoid visibility from outside where practical?   | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____  |
| 5.06 | Are excess materials removed from site as soon as practical?  | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____  |
| 5.07 | Are all construction plants removed from site upon completion of construction works?  | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/>            | <input type="checkbox"/> | The construction work has not been completed yet.                  |
| 5.08 | Are construction lights oriented away from the viewing location of VSRs?  | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____  |
| 5.09 | Are all lightings facing sensitive receiver installed with frosted diffusers and reflective covers?   | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____  |
| 5.10 | Trees that require removal are transplanted on site if practical. If not practical, these trees will be transplanted in locations within the vicinity as approved by the Architect.   | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____  |
| 5.11 | Planting works are carried out under the supervision of a specialist landscape specialist.  | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____  |
| 5.12 | The rooftop of the cremation plant room is planted with lawn.   | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/>            | <input type="checkbox"/> | Lawn has not been planted  |
| 5.13 | New trees, shrubs and groundcover are carefully selected and designed to homogenize with the environment.   | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/>            | <input type="checkbox"/> | No planting work   |
| 5.14 | No tree is transplanted or felled without prior approval by relevant Government departments.  | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____  |
| 5.15 | All trees that are marked for retention are fenced off with a 1.2m high fence around the dripline of trees or larger area as far as feasible.   | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/>            | <input type="checkbox"/> | All tree planting work was completed                               |
| 5.16 | Transplant preparation works are carried out as soon as possible after the commencement of construction. Over-pruning such as hard pruning of tree crown, pollarding or topping are avoided. Rootball and crown pruning are carried out over at least 3 months. | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____  |
| 5.17 | Existing shrub and ground cover planting areas that will not be removed are maintained in good condition and enhanced if practical.   | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____  |
| 5.18 | The chimney has been designed to have sculptural outlook and articulated. It is kept in proportion with the rest of the building.   | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____  |
| 5.19 | The chimney stack is designed to locate at the least conspicuous location of the site to VSRs.  | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____  |

Contract no. AL G513 Expansion of Wo Hop Shek Crematorium

|             | Environmental Mitigation Measures   | N/A*                                | N/O*                     | Yes*                                | No*                      | Photo/Remarks              |
|-------------|---|-------------------------------------|--------------------------|-------------------------------------|--------------------------|----------------------------|
| 5.20        | Bi-weekly checking would be performed on the nine Terminalia mantaly trees within and outside the works area of the Project, or otherwise if the transplantations are not carried out according to the plan.  | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____                      |
| 5.21        | Are silting traps installed to minimize silting to streams?   | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____                      |
| 5.22        | Is the tree compensation to tree loss ratio at least 1:1 in term of quantity?<br>About 100 trees will be planted to compensate for the loss of 54 trees. 100 trees will be planted on site and others, in locations within the vicinity approved by the Architect | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/>            | <input type="checkbox"/> | <u>No planting work</u>    |
| 5.23        | Is amenity planting for open spaces included in the Project?  | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/>            | <input type="checkbox"/> | <u>No planting work</u>    |
| 5.24        | Is screen planting such as planting a roll of trees along the site boundary butting Kiu Tau Road carried out?   | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/>            | <input type="checkbox"/> | <u>No planting work</u>    |
| 5.25        | Woodland mix, comprising of tree seedlings and shrubs, are planted within the Wo Hop Shek Cemetery to enhance the ecological value and compensatory of tree loss.   | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/>            | <input type="checkbox"/> | <u>No planting work</u>    |
| 5.26        | Is the 10m height headroom cremation plant room half-sunken to reduce the visual impact to pedestrians?   | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____                      |
| <b>6.00</b> | <b>Water Quality (Construction Phase)</b>   |                                     |                          |                                     |                          |                            |
| 6.01        | Wastewater is properly treated to meet the discharge standards set out in the relevant Water Pollution Control Ordinance (WPCO) discharge licence. No direct discharge of site runoff into the two streams is allowed.  | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____                      |
| 6.02        | Perimeter channels are provided to intercept storm runoff from outside the site. The channels are constructed in advance of site formation works and earthworks.  | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____                      |
| 6.03        | Sand/silt removal facilities such as sand traps, silt traps and sediment basins are provided to remove sand/silt particles from runoff to meet the requirements of the Technical Memorandum standard under the WPCO.  | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____                      |
| 6.04        | Works are carefully programmed to minimise soil excavation works during rainy seasons.  | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/>            | <input type="checkbox"/> | <u>No excavation work.</u> |
| 6.05        | Exposed soil surfaces are protected by paving as soon as possible to reduce the potential of soil erosion.  | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/>            | <input type="checkbox"/> | <u>No excavation work</u>  |
| 6.06        | Temporary access roads are protected by crushed gravel and exposed slope surfaces are protected when rainstorms are likely to occur.  | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____                      |
| 6.07        | Trench excavation is avoided in the wet season as far as practicable, and if necessary, these trenches are excavated and backfilled in short sections.  | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/>            | <input type="checkbox"/> | <u>No excavation work</u>  |
| 6.08        | Open stockpiles of construction materials on site are covered with tarpaulin or similar fabric during rainstorms.   | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____                      |

Contract no. AL G513 Expansion of Wo Hop Shek Crematorium

|             | Environmental Mitigation Measures  | N/A*                                | N/O*                     | Yes*                                | No*                      | Photo/Remarks                |
|-------------|--|-------------------------------------|--------------------------|-------------------------------------|--------------------------|------------------------------|
| 6.09        | Sand and silt in the wash water from the wheel from the wheel washing facility are settled out and removed before discharging into the storm drain.  | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____                        |
| 6.10        | Oil interceptor is provided in the drainage system and regularly emptied to prevent the release of oil and grease into the storm drainage system after accidental spillage.  | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____                        |
| 6.11        | Debris and rubbishes generated on site are collected, handled and disposed of properly to avoid them entering the two streams.   | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____                        |
| 6.12        | All fuel tanks and storage areas are provided with locks and be sited on sealed areas, within bunds of a capacity equal to 110% of the storage capacity of the largest tank.   | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____                        |
| 6.13        | Open storm water drains and culverts near the works area are covered to block the entrance of large debris and refuse.   | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____                        |
| 6.14        | Portable chemical toilets handle the sewage from construction work force if the existing toilets in the Site are not adequate. Licensed contractors who are responsible for appropriate disposal and maintenance of these facilities provide appropriate and adequate portable toilets.  | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____                        |
| 6.15        | Sheet piling is provided at suitable location around the basement excavation to reduce the effect of lowering the water table from any dewatering process. Any discharge of groundwater pumped out from any dewatering process of the construction works is treated to comply with the standards set in the relevant discharge licence prior discharge. No discharge of the groundwater is allowed into the two streams. | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/>            | <input type="checkbox"/> | No groundwater was generated |
| <b>7.00</b> | <b>Ecology (Construction Phase)</b>  |                                     |                          |                                     |                          |                              |
| 7.01        | Any affected trees are transplanted to grassland / scrubland within the Wo Hop Shek Cemetery.  | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____                        |
| 7.02        | Temporary accesses to the work sites are carefully planned and located to minimise disturbance caused to the streams and nearby habitats.  | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____                        |
| 7.03        | Less or smaller construction plants are used to reduce disturbance to the nearby habitats.   | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____                        |
| 7.04        | Vehicles and other plants are carefully maintained and properly used to minimise the chance for accidental spillage.   | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____                        |
| 7.05        | Any spillages that do occur are quickly identified and appropriately cleaned up before they can contaminate streams or groundwater.  | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/>            | <input type="checkbox"/> | No spillage occurred         |
| 7.06        | Basement formation or any construction activities likely to pump out a large quantity of groundwater are protected with sheet-piling at suitable locations around the basement footprint, or by any like method.   | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/>            | <input type="checkbox"/> | No groundwater was generated |
| 7.07        | No groundwater is pumped back to the two stream courses to protect the natural integrity of the stream habitat and the associated organism.  | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/>            | <input type="checkbox"/> | No groundwater was generated |

Contract no. AL G513 Expansion of Wo Hop Shek Crematorium

|      | Environmental Mitigation Measures  | N/A*                                | N/O*                     | Yes*                                | No*                      | Photo/Remarks                                |
|------|--|-------------------------------------|--------------------------|-------------------------------------|--------------------------|--|
| 7.08 | Sturdy 1.8 metres protective fencings are located at the edge of the tree canopy but not around the trunk.   | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____  |
| 7.09 | Works beneath the tree canopy are avoided: If encroachment under the canopy area is unavoidable, adequate protections are provided to ensure no damage of any part of the tree would occur due to the encroachment.  | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____  |
| 7.10 | Any tree transplanting and planting works are implemented by an approved Landscape Contractor. Quality control of the work is undertaken by a qualified Landscape Architect through site inspections and approval of works.  | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____  |
| 7.11 | Construction works are restricted within works area which are clearly defined.   | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____  |
| 7.12 | Woodland or other habitats that are affected by the construction works are well-defined and minimised.   | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____  |
| 7.13 | Human inference to habitats beyond the site boundary and habitats proposed to be retained are avoided by providing temporary barricades.   | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____  |
| 7.14 | Works area is reinstated immediately after completion of the construction.   | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/>            | <input type="checkbox"/> | The construction work has not been completed |
| 7.15 | Uncontrolled burning of refuse is strictly prohibited. Appropriate fire control measures are provided in order to protect nearby habitats.   | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____  |
| 7.16 | Trees requiring transplantation or protection are identified based on the information illustrated in the Tree Survey Report.   | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____  |
| 7.17 | Is layout of the Project carefully designed to avoid or minimize the area of habitat loss and the numbers of trees to be felled?   | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____  |
| 7.18 | All trees are preserved as far as possible, especially species of conservation concern. Recommendations provided in the Tree Survey Report to mitigate impacts on trees shall be followed.   | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____  |
| 7.19 | Disturbance to the two plant species of conservation concern, namely Aquilaria sinensis and Cibotium barometz, is avoided. Where removal of these species is unavoidable, it is recommended to transplant them to habitats with similar conditions. Following transplantation, regular monitoring of these plants is conducted by a suitable qualified botanist / horticulturist over a 12-month period; | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/>            | <input type="checkbox"/> | _____  |
| 7.20 | Compensatory planting of the felled trees follows the Technical Circular No. 3/2006 issued by ETWB.  | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/>            | <input type="checkbox"/> | No planting work                             |
| 7.21 | The Site inside or in the proximity of the streams and nearby habitats is temporarily isolated, by placing of sandbags or silt curtains with lead edge at the bottom and properly supported props, to prevent adverse impacts on these areas.  | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____  |



**Contract no. AL G513 Expansion of Wo Hop Shek Crematorium**

|      | <b>Environmental Mitigation Measures</b>   | <b>N/A*</b>              | <b>N/O*</b>              | <b>Yes*</b>                         | <b>No*</b>               | <b>Photo/Remarks</b> |
|------|--|--------------------------|--------------------------|-------------------------------------|--------------------------|----------------------|
| 7.22 | Appropriate storage locations are situated well away from the streams and nearby habitats for the temporary storage of materials (e.g. equipment, filling materials, chemicals and fuel) and temporary stockpile of construction debris and spoil are identified before commencement of the works. | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____                |
| 7.23 | Stockpiling of construction materials, are covered and located away from the streams and nearby habitats.  | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____                |
| 7.24 | Construction debris and spoil are covered up and/or properly disposed of as soon as possible to avoid being washed into the streams and nearby habitats by rain.   | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____                |
| 7.25 | Construction effluent, site runoff and sewage is properly collected and/or treated.  | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____                |
| 7.26 | Proper locations for discharge outlets of any wastewater treatment facilities well away from the streams and nearby habitats are identified.   | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____                |
| 7.27 | Vehicles and other plant are carefully maintained and properly used to minimise the chance for accidental spillage.  | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____                |
| 7.28 | Temporary geo-textile silt fences around earth moving works are erected to trap any sediments being washed away and prevent them from entering surrounding areas.  | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____                |
| 7.29 | Exposed soil or other loose materials are covered with tarpaulins to prevent erosion, and then seeded and covered with a biodegradable geotextile blanket for erosion control purposes.  | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____                |

\*Remarks: N/A = Not applicable at current stage

N/O = Not observed in the site walk

Yes = Compliance

No = Non-compliance



# Acuity Sustainability Consulting Limited

Unit 1908, Nos. 301-305 Castle Peak Road, Kwai Chung, N.T.  
O: 2333-6823 | F: 2333-1316 | E: general@acuityhk.com | www.acuityhk.com

## Contract no. AL G513 Expansion of Wo Hop Shek Crematorium

### Remark / Follow up of Observation(s) and Non-compliance(s) of Last Weekly Site Inspection:

- ① House keeping at back alley should be improved.
- ② Site runoff should be contained within the site.

### Signatures:

ET

Contractor's

Architect's

IEC's

Representative

Representative

Representative

Representative

(Name: Kelvin Lam )

(Name: H. Y. WONG )

(Name: F. C. Chiu / Acw )

(Name: Hilton TAM )

17-11-2021

**Contract no. AL G513 Expansion of Wo Hop Shek Crematorium**

**WEEKLY ENVIRONMENTAL INSPECTION CHECKLIST**

Inspection Date: 24/11/2021 Inspected by: \_\_\_\_\_ ET: Johnny Kwong AR: Y.C. Chui  
 Inspection Time: 10:00 Contractor: M.Y. Wong IEC: \_\_\_\_\_

**Weather**

Condition  Sunny  Fine  Overcast  Drizzle  Rain  Storm  Hazy  
 Temperature 25.3 °C Humidity  High  Moderate  Low  
 Wind  Calm  Light  Breeze  Strong

|             | Environmental Mitigation Measures  | N/A*                     | N/O*                     | Yes*                                | No*                      | Photo/Remarks |
|-------------|--|--------------------------|--------------------------|-------------------------------------|--------------------------|---------------|
| <b>1.00</b> | <b>Air (Construction Phase)</b>  |                          |                          |                                     |                          |               |
| 1.01        | Vehicle washing facilities (including a high pressure water jet) were provided at every discernible or designated vehicle exit point.  | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____         |
| 1.02        | Road between the washing facilities and the exit point is paved with concrete, bituminous or hardcore material.  | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____         |
| 1.03        | Every main haul road is paved with concrete, bituminous hardcore materials or metal plates, and kept clear of dusty materials. Or unpaved haul roads and areas are sprayed with water to keep the entire road surface wet.   | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____         |
| 1.04        | Stockpile of dusty material including demolished items is either:<br>a) covered entirely by impervious sheeting, or<br>b) placed in an area sheltered on the top and the three sides, or<br>c) sprayed with water or a dust suppression chemical so as to maintain the entire surface wet. | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____         |
| 1.05        | Exposed earth is properly treated by compaction, hydroseeding, vegetation planting or seeding with latex, vinyl, bitumen within six months after the last construction activity on the site or part of the site where the exposed earth lies.  | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____         |
| 1.06        | Water is sprayed to all dusty materials before loading or transfer operation.  | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____         |
| 1.07        | Any debris is covered entirely by impervious sheeting or stored in a debris collection area sheltered on the top and the three sides.  | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____         |
| 1.08        | Water is sprayed to debris before it is dumped into a chute.   | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____         |
| 1.09        | Vehicles for transporting dusty materials/spoils are covered with tarpaulin or similar material. The cover extends over the edges of the sides and tailboards.   | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____         |
| 1.10        | Water is sprayed immediately to the working area for uprooting of trees, shrubs, or vegetation or the removal of boulders, pole, pillars before, during and after the operation.   | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____         |
| 1.11        | Workers at all levels are co-operative to avoid dust generation and dispersion to the surrounding environment.   | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____         |
| <b>2.00</b> | <b>Noise (Construction Phase)</b>  |                          |                          |                                     |                          |               |

**Contract no. AL G513 Expansion of Wo Hop Shek Crematorium**

|             | <b>Environmental Mitigation Measures</b>   | N/A*                     | N/O*                     | Yes*                                | No*                      | <b>Photo/Remarks</b> |
|-------------|--|--------------------------|--------------------------|-------------------------------------|--------------------------|----------------------|
| 2.01        | Only well-maintained plant is operated on site and the plant should be regularly serviced during the construction works..  | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____                |
| 2.02        | Plant used intermittently is turned off or throttled down when not in active use.  | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____                |
| 2.03        | Plant that emits noise strongly in one direction is oriented to face away from NSRs.   | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____                |
| 2.04        | Silencers, mufflers and enclosures for plant are applied where possible and maintained adequately throughout the works   | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____                |
| 2.05        | Where possible, mobile plant is sited away from NSRs   | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____                |
| 2.06        | PME is well maintained and used properly on site to minimise any excessive noise generated.  | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____                |
| 2.07        | Stockpiles of excavated materials and other structures such as site buildings should be used effectively to screen noise from the works.   | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____                |
| <b>3.00</b> | <b>Land Contamination (Construction Phase)</b>   |                          |                          |                                     |                          |                      |
|             | N/A to the Phase III development   |                          |                          |                                     |                          |                      |
| <b>4.00</b> | <b>Waste Management (Construction Phase)</b>   |                          |                          |                                     |                          |                      |
| 4.01        | The necessary waste disposal permits from the appropriate authorities are obtained, in accordance with the Waste Disposal Ordinance (Cap. 354), Waste Disposal (Chemical Waste) (General) Regulation and the Land (Miscellaneous Provision) Ordinance (Cap. 28).                     | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____                |
| 4.02        | A billing account with EPD for disposal of construction waste is obtained.   | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____                |
| 4.03        | A Waste Management Plan (WMP), incorporated in an Environmental Management Plan (EMP) is prepared and submitted to the Engineer/Supervising Officer for approval. Reference is made to Environment, Transport and Works Bureau Technical Circular (Works) (ETWB TCW) 19/2005.        | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____                |
| 4.04        | An approved person to be responsible for good site practice is nominated, including arrangements for collection and effective disposal to an appropriate facility of all wastes generated at the site.   | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____                |
| 4.05        | Is authorised or licensed waste hauler used to collect specific category of waste?   | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____                |
| 4.06        | A trip-ticket system is included as one of the contractual requirements and implemented by the Environmental Team to monitor the disposal of C&D and solid wastes at public filling facilities and landfills, and to control fly tipping. Reference is made to ETWB TCW No. 31/2004. | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____                |
| 4.07        | Training of site personnel in proper waste management and chemical waste handling procedures.  | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____                |

Contract no. AL G513 Expansion of Wo Hop Shek Crematorium

|      | Environmental Mitigation Measures  | N/A*                     | N/O*                     | Yes*                                | No*                      | Photo/Remarks |
|------|--|--------------------------|--------------------------|-------------------------------------|--------------------------|---------------|
| 4.08 | Is routine cleaning and maintenance programme for drainage systems, sumps and oil interceptors conducted?  | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____         |
| 4.09 | Are sufficient waste disposal points and regular collection for disposal provided?   | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____         |
| 4.10 | Are appropriate measures to minimise windblown litter and dust during transportation of waste, such as covering trucks or transporting wastes in enclosed containers adopted?  | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____         |
| 4.11 | Is recording system for the amount of wastes generated, recycled and disposed of (including the disposal sites) implemented?   | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____         |
| 4.12 | Segregation and storage of different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of materials and their proper disposal.   | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____         |
| 4.13 | Encourage collection of aluminium cans, plastic bottles and packaging material (e.g. carton boxes) and office paper by individual collectors. Separately labelled bins are provided to help segregate this waste from other general refuse generated by the work force.  | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____         |
| 4.14 | Are C&D materials reused when possible to reduce the amount of C&D material/waste?   | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____         |
| 4.15 | Are wood, steel and other metals separated for reuse and / or recycling prior to disposal of C&D waste to minimise the quantity of waste to be disposed of to landfill?  | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____         |
| 4.16 | Minimise the potential for damage or contamination of construction material by having proper storage and site practices.   | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____         |
| 4.17 | Plan and stock construction materials carefully to minimise the amount of surplus materials.   | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____         |
| 4.18 | Rock and soil generated from excavation are reused for site formation and excavated material from foundation work reused for landscaping as far as practicable to avoid disposal off-site.   | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____         |
| 4.19 | Is reuse of the public fill and C&D waste practiced on site as far as practicable?   | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____         |
| 4.20 | The handling of C&D materials is governed by WBTC No. 2/93. Inert C&D material (public fill) is directed to an approved public filling area or reclamation site, where it has the benefit of offsetting the need for removal of materials from borrow areas for reclamation purposes and helps to reduce the pressure on landfill sites. | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____         |
| 4.21 | Are individuals or companies who deliver public fill to public filling areas obtained dumping licences?  | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____         |

**Contract no. AL G513 Expansion of Wo Hop Shek Crematorium**

|   | <b>Environmental Mitigation Measures</b>  | N/A*                                | N/O*                     | Yes*                                | No*                      | Photo/Remarks                                |
|---|---|-------------------------------------|--------------------------|-------------------------------------|--------------------------|--|
| 4.22  | Are careful design, planning and good site management adopted to minimise overordering and generation of waste materials such as concrete, mortar and cement grouts? The design of formwork maximise the use of standard wooden or metal panels so that high reuse levels can be achieved. Alternatives such as steel formwork, plastic fencing and reusable site office structures are considered to increase the potential for reuse and minimize C&D waste generation. | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____  |
| 4.23  | The contractor uses as much as possible of the C&D material on-site. Proper segregation of waste types on site will increase the feasibility of certain components of the waste stream by recycling contractors.  | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____  |
| 4.24  | General refuse is stored in enclosed bins or compaction units separate from C&D and chemical wastes. A reputable waste collector is employed by the Contractor to remove general refuse from the site, separately from C&D and chemical wastes, on a daily or every second day basis to minimise odour, pest and litter impacts.  | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____  |
| <b>Chemical Waste</b>                                 |   |                                     |                          |                                     |                          |  |
| 4.25  | Contractor registers with the EPD as chemical waste producer if any chemical waste is generated   | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____  |
| 4.26  | All the chemical waste is handled according to the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes. The chemical waste is stored and collected by an approved contractor for disposal at a licensed facility in accordance with the Waste Disposal (Chemical Waste) (General) Regulation.   | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____  |
| 4.27  | Principles of reuse and recycle chemical waste on site as far as practicable is adopted by the contractor.  | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____  |
| 4.28  | Are unused chemicals or those with remaining functional capacity reused as far as practicable?  | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____  |
| 4.29  | Disposal of chemical waste via a facility licensed to receive chemical waste, such as the Chemical Waste Treatment Facility at Tsing Yi, which offers a chemical waste collection service and can supply the necessary storage containers or a waste recycling plant approved by EPD.   | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____  |
| <b>5.00 Landscape and Visual (Construction Phase)</b> |   |                                     |                          |                                     |                          |  |
| 5.01  | Do site offices have olive green roof and façade coating or colour that match with existing environment?  | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____  |
| 5.02  | Are site offices and the construction yard decommissioned after construction?   | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/>            | <input type="checkbox"/> | Construction work has not been completed yet |
| 5.03  | The height of site offices, including the rooftop does not exceed 10m, except building services equipment such as antennas, which exceeds 10 m but is coated in black.  | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____  |

Contract no. AL G513 Expansion of Wo Hop Shek Crematorium

|      | Environmental Mitigation Measures   | N/A*                                | N/O*                     | Yes*                                | No*                      | Photo/Remarks  |
|------|---|-------------------------------------|--------------------------|-------------------------------------|--------------------------|--|
| 5.04 | Is site hoarding with 2.4m height and colour in harmony with the surrounding environment erected along the site boundary until the completion of relevant construction phases?  | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/>            | <input type="checkbox"/> | site hoarding was removed but the plastic barrier has been in use. |
| 5.05 | Are construction plants and building materials orderly and carefully stored to appear neat and avoid visibility from outside where practical?   | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____  |
| 5.06 | Are excess materials removed from site as soon as practical?  | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____  |
| 5.07 | Are all construction plants removed from site upon completion of construction works?  | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/>            | <input type="checkbox"/> | The construction work has not been completed yet.                  |
| 5.08 | Are construction lights oriented away from the viewing location of VSRs?  | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____  |
| 5.09 | Are all lightings facing sensitive receiver installed with frosted diffusers and reflective covers?   | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____  |
| 5.10 | Trees that require removal are transplanted on site if practical. If not practical, these trees will be transplanted in locations within the vicinity as approved by the Architect.   | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____  |
| 5.11 | Planting works are carried out under the supervision of a specialist landscape specialist.  | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____  |
| 5.12 | The rooftop of the cremation plant room is planted with lawn.   | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/>            | <input type="checkbox"/> | Lawn has not been planted.   |
| 5.13 | New trees, shrubs and groundcover are carefully selected and designed to homogenize with the environment.   | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/>            | <input type="checkbox"/> | No planting work   |
| 5.14 | No tree is transplanted or felled without prior approval by relevant Government departments.  | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____  |
| 5.15 | All trees that are marked for retention are fenced off with a 1.2m high fence around the dripline of trees or larger area as far as feasible.   | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/>            | <input type="checkbox"/> | All tree planting work was completed.                              |
| 5.16 | Transplant preparation works are carried out as soon as possible after the commencement of construction. Over-pruning such as hard pruning of tree crown, pollarding or topping are avoided. Rootball and crown pruning are carried out over at least 3 months. | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____  |
| 5.17 | Existing shrub and ground cover planting areas that will not be removed are maintained in good condition and enhanced if practical.   | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____  |
| 5.18 | The chimney has been designed to have sculptural outlook and articulated. It is kept in proportion with the rest of the building.   | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____  |
| 5.19 | The chimney stack is designed to locate at the least conspicuous location of the site to VSRs.  | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____  |

Contract no. AL G513 Expansion of Wo Hop Shek Crematorium

|             | Environmental Mitigation Measures   | N/A*                                | N/O*                     | Yes*                                | No*                      | Photo/Remarks             |
|-------------|---|-------------------------------------|--------------------------|-------------------------------------|--------------------------|---------------------------|
| 5.20        | Bi-weekly checking would be performed on the nine Terminalia mantaly trees within and outside the works area of the Project, or otherwise if the transplantations are not carried out according to the plan.  | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____                     |
| 5.21        | Are silting traps installed to minimize silting to streams?   | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____                     |
| 5.22        | Is the tree compensation to tree loss ratio at least 1:1 in term of quantity?<br>About 100 trees will be planted to compensate for the loss of 54 trees. 100 trees will be planted on site and others, in locations within the vicinity approved by the Architect | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/>            | <input type="checkbox"/> | <u>No planting work</u>   |
| 5.23        | Is amenity planting for open spaces included in the Project?  | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/>            | <input type="checkbox"/> | <u>No planting work</u>   |
| 5.24        | Is screen planting such as planting a roll of trees along the site boundary butting Kiu Tau Road carried out?   | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/>            | <input type="checkbox"/> | <u>No planting work</u>   |
| 5.25        | Woodland mix, comprising of tree seedlings and shrubs, are planted within the Wo Hop Shek Cemetery to enhance the ecological value and compensatory of tree loss.   | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/>            | <input type="checkbox"/> | <u>No planting work</u>   |
| 5.26        | Is the 10m height headroom cremation plant room half-sunken to reduce the visual impact to pedestrians?   | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____                     |
| <b>6.00</b> | <b>Water Quality (Construction Phase)</b>   |                                     |                          |                                     |                          |                           |
| 6.01        | Wastewater is properly treated to meet the discharge standards set out in the relevant Water Pollution Control Ordinance (WPCO) discharge licence. No direct discharge of site runoff into the two streams is allowed.  | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____                     |
| 6.02        | Perimeter channels are provided to intercept storm runoff from outside the site. The channels are constructed in advance of site formation works and earthworks.  | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____                     |
| 6.03        | Sand/silt removal facilities such as sand traps, silt traps and sediment basins are provided to remove sand/silt particles from runoff to meet the requirements of the Technical Memorandum standard under the WPCO.  | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____                     |
| 6.04        | Works are carefully programmed to minimise soil excavation works during rainy seasons.  | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/>            | <input type="checkbox"/> | <u>No excavation work</u> |
| 6.05        | Exposed soil surfaces are protected by paving as soon as possible to reduce the potential of soil erosion.  | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/>            | <input type="checkbox"/> | <u>No excavation work</u> |
| 6.06        | Temporary access roads are protected by crushed gravel and exposed slope surfaces are protected when rainstorms are likely to occur.  | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____                     |
| 6.07        | Trench excavation is avoided in the wet season as far as practicable, and if necessary, these trenches are excavated and backfilled in short sections.  | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/>            | <input type="checkbox"/> | <u>No excavation work</u> |
| 6.08        | Open stockpiles of construction materials on site are covered with tarpaulin or similar fabric during rainstorms.   | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____                     |



Contract no. AL G513 Expansion of Wo Hop Shek Crematorium

|             | Environmental Mitigation Measures  | N/A*                                | N/O*                     | Yes*                                | No*                      | Photo/Remarks                |
|-------------|--|-------------------------------------|--------------------------|-------------------------------------|--------------------------|------------------------------|
| 6.09        | Sand and silt in the wash water from the wheel from the wheel washing facility are settled out and removed before discharging into the storm drain.  | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____                        |
| 6.10        | Oil interceptor is provided in the drainage system and regularly emptied to prevent the release of oil and grease into the storm drainage system after accidental spillage.  | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____                        |
| 6.11        | Debris and rubbishes generated on site are collected, handled and disposed of properly to avoid them entering the two streams.   | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____                        |
| 6.12        | All fuel tanks and storage areas are provided with locks and be sited on sealed areas, within bunds of a capacity equal to 110% of the storage capacity of the largest tank.   | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____                        |
| 6.13        | Open storm water drains and culverts near the works area are covered to block the entrance of large debris and refuse.   | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____                        |
| 6.14        | Portable chemical toilets handle the sewage from construction work force if the existing toilets in the Site are not adequate. Licensed contractors who are responsible for appropriate disposal and maintenance of these facilities provide appropriate and adequate portable toilets.  | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____                        |
| 6.15        | Sheet piling is provided at suitable location around the basement excavation to reduce the effect of lowering the water table from any dewatering process. Any discharge of groundwater pumped out from any dewatering process of the construction works is treated to comply with the standards set in the relevant discharge licence prior discharge. No discharge of the groundwater is allowed into the two streams. | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/>            | <input type="checkbox"/> | No groundwater was generated |
| <b>7.00</b> | <b>Ecology (Construction Phase)</b>  |                                     |                          |                                     |                          |                              |
| 7.01        | Any affected trees are transplanted to grassland / scrubland within the Wo Hop Shek Cemetery.  | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____                        |
| 7.02        | Temporary accesses to the work sites are carefully planned and located to minimise disturbance caused to the streams and nearby habitats.  | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____                        |
| 7.03        | Less or smaller construction plants are used to reduce disturbance to the nearby habitats.   | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____                        |
| 7.04        | Vehicles and other plants are carefully maintained and properly used to minimise the chance for accidental spillage.   | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____                        |
| 7.05        | Any spillages that do occur are quickly identified and appropriately cleaned up before they can contaminate streams or groundwater.  | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/>            | <input type="checkbox"/> | No spillage occurred         |
| 7.06        | Basement formation or any construction activities likely to pump out a large quantity of groundwater are protected with sheet-piling at suitable locations around the basement footprint, or by any like method.   | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/>            | <input type="checkbox"/> | No groundwater was generated |
| 7.07        | No groundwater is pumped back to the two stream courses to protect the natural integrity of the stream habitat and the associated organism.  | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/>            | <input type="checkbox"/> | No groundwater was generated |

Contract no. AL G513 Expansion of Wo Hop Shek Crematorium

|      | Environmental Mitigation Measures  | N/A*                                | N/O*                     | Yes*                                | No*                      | Photo/Remarks                                 |
|------|--|-------------------------------------|--------------------------|-------------------------------------|--------------------------|---|
| 7.08 | Sturdy 1.8 metres protective fencings are located at the edge of the tree canopy but not around the trunk.   | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____   |
| 7.09 | Works beneath the tree canopy are avoided: If encroachment under the canopy area is unavoidable, adequate protections are provided to ensure no damage of any part of the tree would occur due to the encroachment.  | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____   |
| 7.10 | Any tree transplanting and planting works are implemented by an approved Landscape Contractor. Quality control of the work is undertaken by a qualified Landscape Architect through site inspections and approval of works.  | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____   |
| 7.11 | Construction works are restricted within works area which are clearly defined.   | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____   |
| 7.12 | Woodland or other habitats that are affected by the construction works are well-defined and minimised.   | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____   |
| 7.13 | Human inference to habitats beyond the site boundary and habitats proposed to be retained are avoided by providing temporary barricades.   | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____   |
| 7.14 | Works area is reinstated immediately after completion of the construction.   | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/>            | <input type="checkbox"/> | The construction works has not been completed |
| 7.15 | Uncontrolled burning of refuse is strictly prohibited. Appropriate fire control measures are provided in order to protect nearby habitats.   | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____   |
| 7.16 | Trees requiring transplantation or protection are identified based on the information illustrated in the Tree Survey Report.   | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____   |
| 7.17 | Is layout of the Project carefully designed to avoid or minimize the area of habitat loss and the numbers of trees to be felled?   | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____   |
| 7.18 | All trees are preserved as far as possible, especially species of conservation concern. Recommendations provided in the Tree Survey Report to mitigate impacts on trees shall be followed.   | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____   |
| 7.19 | Disturbance to the two plant species of conservation concern, namely Aquilaria sinensis and Cibotium barometz, is avoided. Where removal of these species is unavoidable, it is recommended to transplant them to habitats with similar conditions. Following transplantation, regular monitoring of these plants is conducted by a suitable qualified botanist / horticulturist over a 12-month period; | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/>            | <input type="checkbox"/> | _____   |
| 7.20 | Compensatory planting of the felled trees follows the Technical Circular No. 3/2006 issued by ETWB.  | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/>            | <input type="checkbox"/> | No planting work.                             |
| 7.21 | The Site inside or in the proximity of the streams and nearby habitats is temporarily isolated, by placing of sandbags or silt curtains with lead edge at the bottom and properly supported props, to prevent adverse impacts on these areas.  | <input type="checkbox"/>            | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____   |

**Contract no. AL G513 Expansion of Wo Hop Shek Crematorium**

|      | <b>Environmental Mitigation Measures</b>   | <b>N/A*</b>              | <b>N/O*</b>              | <b>Yes*</b>                         | <b>No*</b>               | <b>Photo/Remarks</b> |
|------|--|--------------------------|--------------------------|-------------------------------------|--------------------------|----------------------|
| 7.22 | Appropriate storage locations are situated well away from the streams and nearby habitats for the temporary storage of materials (e.g. equipment, filling materials, chemicals and fuel) and temporary stockpile of construction debris and spoil are identified before commencement of the works. | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____                |
| 7.23 | Stockpiling of construction materials, are covered and located away from the streams and nearby habitats.  | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____                |
| 7.24 | Construction debris and spoil are covered up and/or properly disposed of as soon as possible to avoid being washed into the streams and nearby habitats by rain.   | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____                |
| 7.25 | Construction effluent, site runoff and sewage is properly collected and/or treated.  | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____                |
| 7.26 | Proper locations for discharge outlets of any wastewater treatment facilities well away from the streams and nearby habitats are identified.   | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____                |
| 7.27 | Vehicles and other plant are carefully maintained and properly used to minimise the chance for accidental spillage.  | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____                |
| 7.28 | Temporary geo-textile silt fences around earth moving works are erected to trap any sediments being washed away and prevent them from entering surrounding areas.  | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____                |
| 7.29 | Exposed soil or other loose materials are covered with tarpaulins to prevent erosion, and then seeded and covered with a biodegradable geotextile blanket for erosion control purposes.  | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | _____                |

\*Remarks: N/A = Not applicable at current stage

N/O = Not observed in the site walk

Yes = Compliance

No = Non-compliance

**Contract no. AL G513 Expansion of Wo Hop Shek Crematorium**

**Remark / Follow up of Observation(s) and Non-compliance(s) of Last Weekly Site Inspection:**

Observation(s):

Reminder(s):

- Chemical material should be placed on drip tray
- Housekeeping should be maintain regularly

Note: Figure 4,5 regarding to clause 3.6 of EP has been displayed at the entrance of the site


**Signatures:**

ET  
Representative

Contractor's  
Representative

Architect's  
Representative

IEC's  
Representative





(Name: Johnny Kwong )

(Name: M.Y. Wong )

(Name: Y.C. Chui / Acw. )

(Name: )

## **APPENDIX L: STATISTICS ON COMPLAINT, NOTIFICATIONS OF SUMMONS AND SUCCESSFUL PROSECUTIONS**

### Statistical Summary of Exceedances

| Air Quality |              |             |       |
|-------------|--------------|-------------|-------|
| Location    | Action Level | Limit Level | Total |
| A10         | 0            | 0           | 0     |
| A20         | 0            | 0           | 0     |

### Statistical Summary of Environmental Complaints

| Reporting Period                    | Environmental Complaint Statistics |            |                  |
|-------------------------------------|------------------------------------|------------|------------------|
|                                     | Frequency                          | Cumulative | Complaint Nature |
| 01 November 2021 – 30 November 2021 | 0                                  | 0          | N/A              |

### Statistical Summary of Environmental Non-compliance

| Reporting Period                    | Environmental Non-compliance Statistics |            |         |
|-------------------------------------|---|------------|---------|
|                                     | Frequency                               | Cumulative | Details |
| 01 November 2021 – 30 November 2021 | 0                                       | 0          | N/A     |

### Statistical Summary of Environmental Summons

| Reporting Period                    | Environmental Summons Statistics |            |         |
|-------------------------------------|----------------------------------|------------|---------|
|                                     | Frequency                        | Cumulative | Details |
| 01 November 2021 – 30 November 2021 | 0                                | 0          | N/A     |

### Statistical Summary of Environmental Prosecution

| Reporting Period                    | Environmental Prosecution Statistics |            |         |
|-------------------------------------|--------------------------------------|------------|---------|
|                                     | Frequency                            | Cumulative | Details |
| 01 November 2021 – 30 November 2021 | 0                                    | 0          | N/A     |

## **APPENDIX M: IMPACT MONITORING SCHEDULE OF NEXT REPORTING MONTH**


Impact Monitoring Schedule for Expansion of Wo Hop Shek Crematorium


| Dec-21 |   |  |  |   |   |     |
|--------|---|--|--|---|---|-----|
| Sun    | Mon   | Tue  | Wed  | Thur  | Fri   | Sat |
|        |   |  | 1<br>Weekly ET site inspection and audit<br>Air monitoring for A10, A20 for 1-hr TSP and 24-hr TSP<br><br>Monitoring Time:<br>0900-1630  | 2   | 3   | 4   |
| 5      | 6   | 7<br>Air monitoring for A10, A20 for 1-hr TSP and 24-hr TSP<br><br>Monitoring Time:<br>0900-1630 | 8<br>Weekly ET site inspection and audit   | 9   | 10  | 11  |
| 12     | 13<br>Air monitoring for A10, A20 for 1-hr TSP and 24-hr TSP<br><br>Monitoring Time:<br>0900-1630 | 14   | 15<br>Weekly ET site inspection and audit  | 16  | 17<br>Air monitoring for A10, A20 for 1-hr TSP and 24-hr TSP<br><br>Monitoring Time:<br>0900-1630 | 18  |
| 19     | 20  | 21   | 22<br>Weekly ET site inspection and audit  | 23<br>Air monitoring for A10, A20 for 1-hr TSP and 24-hr TSP<br><br>Monitoring Time:<br>0900-1630 | 24  | 25  |
| 26     | 27  | 28   | 29<br>Weekly ET site inspection and audit<br>Air monitoring for A10, A20 for 1-hr TSP and 24-hr TSP<br><br>Monitoring Time:<br>0900-1630 | 30  | 31  |     |

- \*Remarks: 1. This impact monitoring schedule is subject to change due to adverse weather conditions or other rationales.  
 2. Advance notification of the changes will be given to all relevant parties at least 48 hours prior to implementation.



## **APPENDIX N: TRANSPORTATION ROUTES TO/FROM THE SITE**





## **APPENDIX O: LAB REPORT**

# Acumen Laboratory and Testing Limited

Unit D, 12/F, Ford Glory Plaza, No. 37-39 Wing Hong Street,  
Cheung Sha Wan, Kowloon, Hong Kong  
Tel: (852) 2333 6823 Fax: (852) 2333 1316

## Test Report


Page 1 of 2

Report Number : Q210003aR211501  
Job Number : R211501  
Issue Date : 06/11/2021  
Name of Applicant : Acuity Sustainability Consulting Limited  
Address of Applicant : Unit E, 12/F, Ford Glory Plaza, No. 37-39 Wing Hong Street, Cheung  
Sha Wan, Kowloon, Hong Kong  
Project Name : ASCL-2018028 Expansion of Wo Hop Shek Crematorium  
Sample Description : Total Suspended Particulates  
Laboratory ID : R211501/1-2  
Date of Sampling : 02/11/2021  
Date Received : 02/11/2021  
Test Period : 02/11/2021 – 03/11/2021  
Test Required : 1. Total Suspended Particulates (TSP)  
  
Method Used : 1. Gravimetric method  
  
Test Result : Refer to the results on page 2.

*For and on behalf of*

Acumen Laboratory and Testing Limited

Authorized Signature:

  
\_\_\_\_\_  
Hui Wai Fung, Huntington  
Laboratory Manager  
Chemical Division

Hong Kong Accreditation Service (HKAS) has accredited Acumen Laboratory and Testing Limited (Reg. No. HOKLAS 241 - TEST) under the Hong Kong Laboratory Accreditation Scheme (HOKLAS) for specific laboratory activities as listed in the HOKLAS directory of accredited laboratories. This report is issued subject to Acumen Laboratory and Testing Limited standard TERMS AND CONDITIONS, and shall not be reproduced except in full or with written approval by Acumen Laboratory and Testing Limited. The result(s) of this report are applied to the sample(s) submitted only.

# Acumen Laboratory and Testing Limited

Unit D, 12/F, Ford Glory Plaza, No. 37-39 Wing Hong Street,  
Cheung Sha Wan, Kowloon, Hong Kong

Tel: (852) 2333 6823 Fax: (852) 2333 1316

## Test Report

Page 2 of 2

Report Number : Q210003aR211501

Job Number : R211501

Issue Date : 06/11/2021

### Test Result:

| Lab ID    | Date of Sampling | Client Sample ID                             | Initial Weight (g) | Final Weight (g) | Total Suspended Particulates (g) |
|-----------|------------------|--|--------------------|------------------|----------------------------------|
| R211501/1 | 02/11/2021       | Fung Kai Liu Yun<br>Sum Memorial<br>School   | 2.7859             | 2.8955           | 0.1096                           |
| R211501/2 | 02/11/2021       | Fanling<br>Government<br>Secondary<br>School | 2.7756             | 2.8492           | 0.0736                           |

Note: 1. < indicates less than.  
2. > indicates more than.  
3. NA indicates Not Applicable.

\*\*\*End of Report\*\*\*

Hong Kong Accreditation Service (HKAS) has accredited Acumen Laboratory and Testing Limited (Reg. No. HOKLAS 241 - TEST) under the Hong Kong Laboratory Accreditation Scheme (HOKLAS) for specific laboratory activities as listed in the HOKLAS directory of accredited laboratories. This report is issued subject to Acumen Laboratory and Testing Limited standard TERMS AND CONDITIONS, and shall not be reproduced except in full or with written approval by Acumen Laboratory and Testing Limited. The result(s) of this report are applied to the sample(s) submitted only.

Acumen Laboratory & Testing Limited | Unit D, 12/F, Ford Glory Plaza, No. 37-39 Wing Hong Street, Cheung Sha Wan, Kowloon, Hong Kong

Tel: (852) 2333 6823 Fax: (852) 2333 1316

E-mail: [hthui@acumenhk.com](mailto:hthui@acumenhk.com)

## Acumen Laboratory and Testing Limited

Unit D, 12/F, Ford Glory Plaza, No. 37-39 Wing Hong Street, Cheung Sha Wan, Kowloon, Hong Kong  
Tel: (852) 2333 6823 Fax: (852) 2333 1316

### Test Report

Page 1 of 2

Report Number : Q210003aR211554  
Job Number : R211554  
Issue Date : 12/11/2021  
Name of Applicant : Acuity Sustainability Consulting Limited  
Address of Applicant : Unit E, 12/F, Ford Glory Plaza, No. 37-39 Wing Hong Street, Cheung Sha Wan, Kowloon, Hong Kong  
Project Name : ASCL-2018028 Expansion of Wo Hop Shek Crematorium  
Sample Description : Total Suspended Particulates  
Laboratory ID : R211554/1-2  
Date of Sampling : 08/11/2021  
Date Received : 08/11/2021  
Test Period : 08/11/2021 – 09/11/2021  
Test Required : 1. Total Suspended Particulates (TSP)  
  
Method Used : 1. Gravimetric method  
  
Test Result : Refer to the results on page 2.

*For and on behalf of*

Acumen Laboratory and Testing Limited

Authorized Signature:



Hui Wai Fung, Huntington

Laboratory Manager

Chemical Division

Hong Kong Accreditation Service (HKAS) has accredited Acumen Laboratory and Testing Limited (Reg. No. HOKLAS 241 - TEST) under the Hong Kong Laboratory Accreditation Scheme (HOKLAS) for specific laboratory activities as listed in the HOKLAS directory of accredited laboratories. This report is issued subject to Acumen Laboratory and Testing Limited standard TERMS AND CONDITIONS, and shall not be reproduced except in full or with written approval by Acumen Laboratory and Testing Limited. The result(s) of this report are applied to the sample(s) submitted only.

## Acumen Laboratory and Testing Limited

Unit D, 12/F, Ford Glory Plaza, No. 37-39 Wing Hong Street, Cheung Sha Wan, Kowloon, Hong Kong  
Tel: (852) 2333 6823 Fax: (852) 2333 1316

### Test Report

Page 2 of 2

Report Number : Q210003aR211554

Job Number : R211554

Issue Date : 12/11/2021


### Test Result:

| Lab ID    | Date of Sampling | Client Sample ID                             | Initial Weight (g) | Final Weight (g) | Total Suspended Particulates (g) |
|-----------|------------------|--|--------------------|------------------|----------------------------------|
| R211554/1 | 08/11/2021       | Fung Kai Liu Yun<br>Sum Memorial<br>School   | 2.7850             | 2.8887           | 0.1037                           |
| R211554/2 | 08/11/2021       | Fanling<br>Government<br>Secondary<br>School | 2.7747             | 2.8257           | 0.0510                           |

Note: 1. < indicates less than.  
2. > indicates more than.  
3. NA indicates Not Applicable.

\*\*\*End of Report\*\*\*





## Acumen Laboratory and Testing Limited

Unit D, 12/F, Ford Glory Plaza, No. 37-39 Wing Hong Street, Cheung Sha Wan, Kowloon, Hong Kong  
Tel: (852) 2333 6823 Fax: (852) 2333 1316

### Test Report


Page 1 of 2

Report Number : Q210003aR211629  
Job Number : R211629  
Issue Date : 29/11/2021  
Name of Applicant : Acuity Sustainability Consulting Limited  
Address of Applicant : Unit E, 12/F, Ford Glory Plaza, No. 37-39 Wing Hong Street, Cheung Sha Wan, Kowloon, Hong Kong  
Project Name : ASCL-2018028 Expansion of Wo Hop Shek Crematorium  
Sample Description : Total Suspended Particulates  
Laboratory ID : R211629/1-2  
Date of Sampling : 13/11/2021  
Date Received : 13/11/2021  
Test Period : 13/11/2021 – 14/11/2021  
Test Required : Total Suspended Particulates (TSP)  
Method Used : Gravimetric method  
Test Result : Refer to the results on page 2.

*For and on behalf of*

Acumen Laboratory and Testing Limited

Authorized Signature:

  
\_\_\_\_\_  
Hui Wai Fung, Huntington  
Laboratory Manager  
Chemical Division

Hong Kong Accreditation Service (HKAS) has accredited Acumen Laboratory and Testing Limited (Reg. No. HOKLAS 241 - TEST) under the Hong Kong Laboratory Accreditation Scheme (HOKLAS) for specific laboratory activities as listed in the HOKLAS directory of accredited laboratories. This report is issued subject to Acumen Laboratory and Testing Limited standard TERMS AND CONDITIONS, and shall not be reproduced except in full or with written approval by Acumen Laboratory and Testing Limited. The result(s) of this report are applied to the sample(s) submitted only.



## Acumen Laboratory and Testing Limited

Unit D, 12/F, Ford Glory Plaza, No. 37-39 Wing Hong Street, Cheung Sha Wan, Kowloon, Hong Kong  
Tel: (852) 2333 6823 Fax: (852) 2333 1316

### Test Report

Page 2 of 2

Report Number : Q210003aR211629

Job Number : R211629

Issue Date : 29/11/2021

### Test Result:

| Lab ID    | Date of Sampling | Client Sample ID                             | Initial Weight (g) | Final Weight (g) | Total Suspended Particulates (g) |
|-----------|------------------|--|--------------------|------------------|----------------------------------|
| R211629/1 | 13/11/2021       | Fung Kai Liu Yun<br>Sum Memorial<br>School   | 2.7862             | 2.8540           | 0.0678                           |
| R211629/2 | 13/11/2021       | Fanling<br>Government<br>Secondary<br>School | 2.7899             | 2.8729           | 0.0830                           |

Note:  
1. < indicates less than.  
2. > indicates more than.  
3. NA indicates Not Applicable.

\*\*\*End of Report\*\*\*

Hong Kong Accreditation Service (HKAS) has accredited Acumen Laboratory and Testing Limited (Reg. No. HOKLAS 241 - TEST) under the Hong Kong Laboratory Accreditation Scheme (HOKLAS) for specific laboratory activities as listed in the HOKLAS directory of accredited laboratories. This report is issued subject to Acumen Laboratory and Testing Limited standard TERMS AND CONDITIONS, and shall not be reproduced except in full or with written approval by Acumen Laboratory and Testing Limited. The result(s) of this report are applied to the sample(s) submitted only.



## Acumen Laboratory and Testing Limited

Unit D, 12/F, Ford Glory Plaza, No. 37-39 Wing Hong Street, Cheung Sha Wan, Kowloon, Hong Kong  
Tel: (852) 2333 6823 Fax: (852) 2333 1316

### Test Report

Page 1 of 2

Report Number : Q210003aR211631  
Job Number : R211631  
Issue Date : 29/11/2021  
Name of Applicant : Acuity Sustainability Consulting Limited  
Address of Applicant : Unit E, 12/F, Ford Glory Plaza, No. 37-39 Wing Hong Street, Cheung Sha Wan, Kowloon, Hong Kong  
Project Name : ASCL-2018028 Expansion of Wo Hop Shek Crematorium  
Sample Description : Total Suspended Particulates  
Laboratory ID : R211631/1-2  
Date of Sampling : 19/11/2021  
Date Received : 19/11/2021  
Test Period : 19/11/2021 – 20/11/2021  
Test Required : Total Suspended Particulates (TSP)  
Method Used : Gravimetric method  
Test Result : Refer to the results on page 2.

*For and on behalf of*

Acumen Laboratory and Testing Limited

Authorized Signature: \_\_\_\_\_

Hui Wai Fung, Huntington

Laboratory Manager

Chemical Division

Hong Kong Accreditation Service (HKAS) has accredited Acumen Laboratory and Testing Limited (Reg. No. HOKLAS 241 - TEST) under the Hong Kong Laboratory Accreditation Scheme (HOKLAS) for specific laboratory activities as listed in the HOKLAS directory of accredited laboratories. This report is issued subject to Acumen Laboratory and Testing Limited standard TERMS AND CONDITIONS, and shall not be reproduced except in full or with written approval by Acumen Laboratory and Testing Limited. The result(s) of this report are applied to the sample(s) submitted only.

### Test Report

Report Number : Q210003aR211631

Job Number : R211631

Issue Date : 29/11/2021

### Test Result:

| Lab ID    | Date of Sampling | Client Sample ID                             | Initial Weight (g) | Final Weight (g) | Total Suspended Particulates (g) |
|-----------|------------------|--|--------------------|------------------|----------------------------------|
| R211631/1 | 19/11/2021       | Fung Kai Liu Yun<br>Sum Memorial<br>School   | 2.7722             | 2.8460           | 0.0738                           |
| R211631/2 | 19/11/2021       | Fanling<br>Government<br>Secondary<br>School | 2.7617             | 2.8263           | 0.0646                           |

Note:  
1. < indicates less than.  
2. > indicates more than.  
3. NA indicates Not Applicable.

\*\*\*End of Report\*\*\*

Hong Kong Accreditation Service (HKAS) has accredited Acumen Laboratory and Testing Limited (Reg. No. HOKLAS 241 - TEST) under the Hong Kong Laboratory Accreditation Scheme (HOKLAS) for specific laboratory activities as listed in the HOKLAS directory of accredited laboratories. This report is issued subject to Acumen Laboratory and Testing Limited standard TERMS AND CONDITIONS, and shall not be reproduced except in full or with written approval by Acumen Laboratory and Testing Limited. The result(s) of this report are applied to the sample(s) submitted only.



## Acumen Laboratory and Testing Limited

Unit D, 12/F, Ford Glory Plaza, No. 37-39 Wing Hong Street, Cheung Sha Wan, Kowloon, Hong Kong  
Tel: (852) 2333 6823 Fax: (852) 2333 1316

### Test Report

Page 1 of 2

Report Number : Q210003aR211651  
Job Number : R211651  
Issue Date : 06/12/2021  
Name of Applicant : Acuity Sustainability Consulting Limited  
Address of Applicant : Unit E, 12/F, Ford Glory Plaza, No. 37-39 Wing Hong Street, Cheung Sha Wan, Kowloon, Hong Kong  
Project Name : ASCL-2018028 Expansion of Wo Hop Shek Crematorium  
Sample Description : Total Suspended Particulates  
Laboratory ID : R211651/1-2  
Date of Sampling : 25/11/2021  
Date Received : 25/11/2021  
Test Period : 25/11/2021 – 26/11/2021  
Test Required : Total Suspended Particulates (TSP)  
Method Used : Gravimetric method  
Test Result : Refer to the results on page 2.

*For and on behalf of*

Acumen Laboratory and Testing Limited

Authorized Signature:

Hui Wai Fung, Huntington

Laboratory Manager

Chemical Division

Hong Kong Accreditation Service (HKAS) has accredited Acumen Laboratory and Testing Limited (Reg. No. HOKLAS 241 - TEST) under the Hong Kong Laboratory Accreditation Scheme (HOKLAS) for specific laboratory activities as listed in the HOKLAS directory of accredited laboratories. This report is issued subject to Acumen Laboratory and Testing Limited standard TERMS AND CONDITIONS, and shall not be reproduced except in full or with written approval by Acumen Laboratory and Testing Limited. The result(s) of this report are applied to the sample(s) submitted only.



## Acumen Laboratory and Testing Limited

Unit D, 12/F, Ford Glory Plaza, No. 37-39 Wing Hong Street, Cheung Sha Wan, Kowloon, Hong Kong  
Tel: (852) 2333 6823 Fax: (852) 2333 1316

### Test Report

Page 2 of 2

Report Number : Q210003aR211651

Job Number : R211651

Issue Date : 06/12/2021

#### Test Result:

| Lab ID    | Date of Sampling | Client Sample ID                             | Initial Weight (g) | Final Weight (g) | Total Suspended Particulates (g) |
|-----------|------------------|--|--------------------|------------------|----------------------------------|
| R211651/1 | 25/11/2021       | Fung Kai Liu Yun<br>Sum Memorial<br>School   | 2.7991             | 2.9195           | 0.1204                           |
| R211651/2 | 25/11/2021       | Fanling<br>Government<br>Secondary<br>School | 2.7849             | 2.8779           | 0.0930                           |

Note:  
1. < indicates less than.  
2. > indicates more than.  
3. NA indicates Not Applicable.

\*\*\*End of Report\*\*\*

Hong Kong Accreditation Service (HKAS) has accredited Acumen Laboratory and Testing Limited (Reg. No. HOKLAS 241 - TEST) under the Hong Kong Laboratory Accreditation Scheme (HOKLAS) for specific laboratory activities as listed in the HOKLAS directory of accredited laboratories. This report is issued subject to Acumen Laboratory and Testing Limited standard TERMS AND CONDITIONS, and shall not be reproduced except in full or with written approval by Acumen Laboratory and Testing Limited. The result(s) of this report are applied to the sample(s) submitted only.