



Contract No. AL G513

Expansion of Wo Hop Shek Crematorium

Final EM&A Report (Period from 10 March 2020 to 30 June 2022)

Document No.						
ASCL	/	2018028	/	Final	/	А
Publisher		Project Code		Sequential No.		Revision
						Index

	Prepared by:	Reviewed by:	Certified by:
Name	Joe HO	Tandy TSE	Kevin LI
Position	Environmental Team Member	Environmental Team Member	Environmental Team Leader
Signature	A.	Judget	K.
Date:	25/08/2022	25/08/2022	25/08/2022

Acuity Sustainability Consulting Limitedtel +852 2698 6833Flat/RM E, 12/F, Ford Glory Plaza,fax +852 2698 9383 | e-mail admin@acuityhk.comNos. 37-39 Wing Hong Street, Kowloon, Hong Konghttp www.acuityhk.com | www.aurecongroup.com



aurecon

REVISION HISTORY

Rev.	Description of Modification	DATE
А	First Issue for Comments	25 Aug 2022



CONTENTS

Exe	cutive Summary
1.	Basic Project Information
2.	Monitoring Results
3.	Waste14
4.	Ecological Monitoring16
5.	Landscape and Visual Impactes16
	Summary of Monitoring Exceedance, Complaints, Notification of Summons and Prosecution
	EM&A Site Inspection
8.	Conclusions and Recommendations

Appendix A	Master Programme
Appendix B	Work Area for the Contract No. AL G513
Appendix C	Summary of Implementation Status of Environmental Mitigation
Appendix D	Event/Action Plan for Dust Exceedance
Appendix E	The Certification of Laboratory Certificate
Appendix F	Location Plan of Air Quality Monitoring Station
Appendix G	Air Quality Monitoring Data
Appendix H	Waste Flow Table
Appendix I	Statistics on Complaint, Notifications of Summons and Successful Prosecutions
Appendix J	Letter of Substantial Completion for Phase 3
Appendix K	Transportation Routes to/from the Site



EXECUTIVE SUMMARY

INTRODUCTION

- A1. The Project, Expansion of Wo Hop Shek Crematorium, is a Designated Project under the Environmental Impact Assessment Ordinance (Cap. 499) (EIAO) and is currently governed by an Environmental Permit (EP No. EP – 329/2009) for the construction and operation of the Project.
- A2. In accordance with the Environmental Monitoring and Audit (EM&A) Manual for the Project, EM&A works for air quality monitoring and waste management should be carried out by Environmental Team (ET), Acuity Sustainability Consulting Limited (ASCL), during the construction phase of the Project.
- A3. This is the Final EM&A Report, prepared by ASCL, for the Project summarizing the monitoring results and audit findings of the EM&A programme at and around Wo Hop Shek Crematorium during the construction period from 10 March 2020 to 30 June 2022. As notified by Architectural Services Department (ArchSD) on 30 June 2022, the Phase III works was substantially completed, all the above ground construction works were completed. The memo with reference number ASD52/8417/ALG513/C25/001 is presented in **Appendix J**.
- A4. The EM&A programme for this contract has covered environmental monitoring on construction dust level at selected NSRs and Contractor's environmental performance auditing in the aspects of construction dust, construction noise, water quality, waste management, Landscape and Visual and Ecology.

SUMMARY OF EXCEEDANCE & INVESTIGATION & FOLLOW-UP

A5. No project-related exceedance in air quality monitoring, including 24-hour TSP and 1-hour TSP of the Action Level was recorded during the construction period.

COMPLAINT HANDLING AND PROSECUTION

- A6. No project-related environmental complaint was received during the construction period.
- A7. Neither notifications of summons nor prosecution was received for the Project.



1. BASIC PROJECT INFORMATION

1.1. BACKGROUND

The Food and Environmental Hygiene Department (FEHD) is responsible for the operation of public crematorium in Hong Kong including the Cremators at Wo Hop Shek Crematorium pursuant to Environmental Permit No. EP-329/2009. The existing Wo Hop Shek Crematorium (WHSC) was re-provisioned in February 2013. It comprises six body cremators, one bone cremator and three service halls. At the design stage, areas had already been reserved for the addition of two body cremators and one service hall. In order to cope with increasing demand for cremation sessions, Expansion of Wo Hop Shek Crematorium (the Project) is being taken forward in this juncture. This Project shall provide two new cremators at WHSC and one service hall for commissioning. ArchSD acts as the works agent for FEHD, is responsible for the project management of the project.

The Project consists of three construction phases. Phase I of the project was substantially completed in October 2012 while Phase II of the project was substantially completed in November 2013. The Project has been re-initiated as Phase III and Shing Hing Construction Co. Ltd. (the Contractor) has been awarded the construction contract for the Project with contract no. AL G513.

The scope of the Project comprises provision of:

- Two new body cremators;
- One new multi-purpose service hall;
- A full range of ancillary facilities; and
- Addition, alteration and modification works that are necessary for the additional cremators and service hall.


1.2. THE REPORTING SCOPE

This is the Final EM&A Report for the Project which summarizes the key findings of the EM&A programme during the reporting period from 10 March 2020 to 30 June 2022.

1.3. PROJECT ORGANIZATION

The Project Organization structure for Construction Phase is presented in Figure 1.1.





← ► Line of Communication

Figure 1.1	Project Organization Chart
------------	-----------------------------------

Contact details of the key personnel are presented in **Table 1.1** below:

Table 1.1Contact Details of Key Personn

Party	Position	Name	Telephone no.
Shing Hing Construction Co Ltd	Site Agent	M.Y. Wong	2807-4665
Acuity Sustainability Consulting Limited	Environmental Team Leader	Kevin Li	2698-6833
Ove Arup & Partners Hong Kong Ltd	Independent Environmental Checker (IEC)	Franki Chiu	2268-3207



1.4. SUMMARY OF CONSTRUCTION WORKS

Details of the major construction activities undertaken during the period are shown in **Table 1.2** below. The construction programme is presented in **Appendix A**.

Table 1.2Summary of the Construction Activities Undertaken during the
Construction Period

Reporting Month	Construction Activities
March 2020	 Access Road Construction Tree Transplanting Works (T041-T047)
April 2020	Site formation worksExcavation for sub-structure work
May 2020	 Excavation for sub-structure work Concrete breaking to existing Reinforced Concrete (RC) wall for rebar connection
June 2020	 Construction works to raft foundation and footings Construction of basement wall
July 2020	 Erecting tanking block wall Applying waterproofing membrane Mass filing
August 2020	 Mass filling Construction works to footings Dwarf wall construction
September 2020	 Mass filling Construction works to footings Dwarf wall construction
October 2020	 Backfill and compaction & test Construction works to footings Dwarf wall construction Mockup to fair face finish (1000x1000mm) Construction to on-grade slab to basement area
November 2020	Construction to on-grade slabConstruction to suspended slab
December 2020	- Superstructure: formwork, fixing & concreting
January 2021	- Superstructure: formwork, fixing & concreting
February 2021	- Superstructure: Formwork, fixing & Concreting
March 2021	- Superstructure: Formwork, fixing & Concreting
April 2021	- Brick work and block work; internal partition wall



aurecon

Reporting Month	Construction Activities	
May 2021	 Superstructure M/F to R/F Erecting formwork / falsework to slab and beam Rebar fixing to slab and beam Casting concrete to wall, slab and beam Late casting element W7 Setting out W7 Erecting formwork / falsework to wall Parapet wall Setting out 	
June 2021	 Superstructure 1. Late casting element W7 Rebar fixing Parapet wall Erecting formwork Parapet wall Rebar fixing Casting concrete to late casting element 	
July 2021	 Fitting out 1. Interior fitting out works 2. Brick work and block work; internal partition wall 	
August 2021	 Fitting out 1. Brick work and block work; internal partition wall 2. External wall plastering, tiling & cladding 	
September 2021	 Fitting out Brick work and block work; internal partition wall Waterproofing work to lavatories External wall plastering, tiling & cladding Steel and metal works 	
October 2021	 Fitting out Interior fitting out works External wall plastering, tiling & cladding Suspended Ceilings Furniture, fitting, shelving, racks, equipment Construction to pedestrian pavement 	
November 2021	 Fitting out 1. Interior fitting out works 2. Suspended Ceilings 3. Steel and metal works Construction to pedestrian pavement 	
December 2021	 Fitting out 1. Interior fitting out works 2. External wall plastering, tiling & cladding 3. Steel and metal works Construction to pedestrian pavement 	

The copyright of this document is owned by Acuity Sustainability Consulting Limited. It may not be reproduced except with prior written approval from the Company.



aurecon

Reporting Month	Construction Activities
January 2022	 Fitting out Interior fitting out works Steel and metal works Suspended ceiling Painting Construction to pedestrian pavement Re-instate to pedestrian pavement & EVA
February 2022	 External Work – Soft landscape works 1. Excavation work to planter 2. Soiling 3. Planting/transplanting (T48/T49)
March 2022	 External Work – Soft landscape works 1. Excavation work to planter 2. Soiling 3. Planting/transplanting (T48/T49)
April 2022	 External Work – Soft landscape works 1. Excavation work to planter 2. Soiling 3. Planting/transplanting (T48/T49)
May 2022	 External Work – Soft landscape works 1. Excavation work to planter 2. Soiling 3. Planting/transplanting (T48/T49)
June 2022	 External Work – Soft landscape works 1. Excavation work to planter 2. Soiling 3. Planting/transplanting (T48/T49)

1.5. SUMMARY OF ENVIRONMENTAL STATUS

Environmental permit (EP) conditions under the EIAO, submission status under the EP and implementation status of mitigation measures had been reviewed and implemented on schedule. The status of required submissions under the EP (EP-329/2009) as of the reporting period for the Project are summarised in **Table 1.3**. The Condition 2.4 under the EP (EP-329/2009) was conducted not in this stage of the project.



Table 1.3 Summary of Status of Required Submission for EP-329/2009 for the Project

EP/FEP Condition (EP-329/2009)	Submission	Submission date
Condition 1.12	Notification of Commencement Date of Construction of the Project	14 Mar 2020
Condition 2.3	Inception Report	28 Feb 2019
Condition 2.5	Landscape Plan with Tree Preservation Proposal	14 Feb 2020
Condition 2.5	Detailed landscape as-built drawing	Will be submitted by Sep 2022
Condition 5.2a	Baseline Monitoring Report	21 Jan 2020
Condition 5.2b	Alternative Air Quality Monitoring Station	05 Oct 2019
Condition 5.4	Final EM&A Report	25 Aug 2022

The status for all environmental aspects is presented in **Table 1.4**.

Table 1.4Summary of Status for Key Environmental Aspects under the Updated
EM&A Manual

Parameters	Status
Dust	
Baseline Monitoring	The baseline dust monitoring result has been reported in Baseline Monitoring Report and submitted to EPD under EP Condition 5.2a.
Impact Monitoring	Completed
Waste Management	
Mitigation Measures in Waste Monitoring Plan	Completed
Environmental Audit	
Site Inspection covering Measures of Air Quality, Noise, Water Quality, Waste, Ecological Quality, Landscape and Visual	Completed

The copyright of this document is owned by Acuity Sustainability Consulting Limited. It may not be reproduced except with prior written approval from the Company.



Other than the EM&A work by ET, environmental briefings, trainings and regular environmental management meetings were conducted, in order to enhance environmental awareness and closely monitor the environmental performance of the contractors.

The EM&A programme has been implemented in accordance with the recommendations presented in the approved EIA Report and the Updated EM&A Manual. A summary of implementation status of the environmental mitigation measures for the construction phase of the Project during the reporting period is provided in **Appendix C**.



2. MONITORING RESULTS

2.1. MONITORING PARAMETERS

The impact monitoring had been carried out in accordance with section 2.6 of the approved EM&A Manual to determine the 1-hour and 24-hour total suspended particulates (TSP) levels at the monitoring locations during construction phase.

The sampling frequency of at least once in every 6 days, shall be strictly observed at the monitoring stations for 24-hour TSP monitoring. For 1-hour TSP monitoring, the sampling frequency of at least 3 times in every 6 days should be undertaken when the highest dust impact occurs.

General meteorological conditions (wind speed, direction and precipitation) and notes regarding any significant adjacent dust producing sources had also been recorded throughout the impact monitoring period.

2.2. MONITORING EQUIPMENT

1-hour TSP levels and 24-hour TSP had been measured with direct reading dust meter and High Volume Samplers respectively. It has been demonstrated its capability in achieving comparable results with high volume sampling method as set out in the Title 40 of the Code of Federal Regulations, Chapter 1 (Part 50).

The 1-hour TSP meter was calibrated by the manufacturer prior to purchasing. Zero response of the instrument was checked before and after each monitoring event. Operation of the 1-hour TSP meter followed manufacturer's Operation and Service Manual. The 24-hour TSP meter was calibrated against firmware 80570-8100-V1.0.4, annually. Operation of the 24-hour TSP meter followed manufacturer's Operation and Service Manual.

2.3. MONITORING METHODOLOGY AND QA/QC RESULTS

The 1-hour TSP monitor, portable dust meters (Sibata Digital Dust Indicator Model LD-5R) was used for the impact monitoring. The 1-hour TSP meters provides a real time 1-hour TSP measurement based on 90° light scattering. Three 1-hour TSP level were logged per every six days.

The 24-hour TSP monitor, High Volume Samplers (Tisch TE-5170X High Volume Air Sampler) were used for the impact monitoring. The 24-hour TSP monitoring consists of the following:

- The HVS was set at the monitoring location, with electricity supply connected and secured;
- HVS was calibrated before commencing the 1st measurement;
- The filter paper was weight and provided by HOKLAS lab (Acumen Laboratory and Testing Limited and ALS Technichem (HK) Pty Ltd) before and after the sampling. Certificate of HOKLAS accredited laboratory can be referred to **Appendix E**;



• The airflow over time during sampling process was recorded by the HVS.

HVSs was free-standing with no obstruction. The following criteria were considered in the installation of the HVS:

- Appropriate support to secure the samples against gusty wind needed to be provided the monitoring station;
- A minimum of 2m separation from walls, parapets and penthouses was required for rooftop samplers;
- No furnace or incinerator flues was nearby;
- Airflow around the sampler was unrestricted; and
- Permission could be obtained to set up the samplers and gain access to the monitoring station.

Preparation of Filter Papers

- Glass fiber filters were labelled and sufficient filters that were clean and without pinholes were selected;
- All filters were equilibrated in the conditioning environment for 24 hours before weighing. The conditioning environment temperature was around 25°C and not varied by more than ±3°C; the relative humidity (RH)was 40%; and
- Acumen Laboratory and Testing Limited and ALS Technichem (HK) Pty Limited, as HOKLAS accredited laboratory, implemented comprehensive quality assurance and quality control programmes on the filters.

Field Monitoring

- The power supply was checked to ensure that the HVS was working properly;
- The filter holder and area surrounding the filter were cleaned;
- The filter holder was removed by loosening the foul bolts and a new filter, with stamped number upward, on a supporting screen was aligned carefully;
- The filter was properly aligned on the screen so that the gasket formed an airtight seal on the outer edges of the filter;
- The swing bolts were fastened to hold the filter holder down to the frame. The pressure applied should be sufficient to avoid air leakage at the edges;
- The shelter lid was closed and secured with an aluminum strip;
- The HVS was warmed- up for about 5 minutes to establish run- temperature conditions;
- A new flow rate record sheet was inserted into the flow recorder;

The copyright of this document is owned by Acuity Sustainability Consulting Limited. It may not be reproduced except with prior written approval from the Company.



- The flow rates of the HVS was checked and adjusted to between 1.13-1.19 m³min⁻¹, which was within the range specified in the EM&A Manual (i.e. 0.6- 1.7 m³min⁻¹);
- The programmable timer was set for a sampling period of 24 hours ±hour, and the starting time, weather condition and filter number were recorded;
- The initial elapsed time was recorded;
- At the end of sampling, the sampled filter was removed carefully and folded in half so that only surfaces with collected particulate matter were in contact;
- The filter paper was placed in a clean plastic envelope and sealed; all monitoring information was recorded on a standard data sheet and
- The filters were sent to (Acumen Laboratory and Testing Ltd and ALS Technichem (HK) Pty Ltd) for analysis.

Maintenance and Calibration

- The HVS and their accessories were maintained in a good working condition. For example, motor brushes were replaced routinely and electrical wiring was checked to ensure a continuous power supply; and
- The flow rate of each HVS with mass flow controller was calibrated using an orifice calibrator, Initial calibrations of the dust monitoring equipment were conducted upon installation and prior to commissioning. Five-point calibration was carried out for HVS using TE-5025 Calibration Kit. HVS is calibrated bimonthly.

Wind Data Monitoring

• The wind speed has been recorded from Hong Kong Observatory- Tai Po Kau meteorological station, along with portable wind speed meter stand by as back up if malfunction occurred or data was not recorded from HKO.

2.4. MONITORING LOCATIONS

Due to the disagreement of occupants in establishment of air quality monitoring station at their private permits, both of the original proposed dust monitoring locations were rejected. Two alternative air monitoring stations Fung Kai Liu Yun Sum Memorial School and Fanling Government School had been proposed by ET and approved by IEC. Two designated air monitoring locations were identified and agreed with IEC and EPD. Details of air monitoring stations are described in **Table 2.2**. The location plan of air quality monitoring stations is shown in **Appendix F**.



aurecon

Table 2.2

2.2 Location of the Dust Monitoring Stations

Air Quality Monitoring Station	Dust Monitoring Station
A10	Fung Kai Liu Yun Sum Memorial School
A20	Fanling Government School

2.5. MONITORING DATE, TIME, FREQUENCY AND DURATION

A summary of impact monitoring duration, sampling parameter and frequency is presented in **Table 2.3**.

Impact Monitoring	Duration	Duration Sampling Parameter	
Dust	1-hour continuous measurement	1-hour TSP	3 times per six days
Dust	24-hour continuous sampling	24-hour TSP	Once per six days

Table 2.3Summary of Impact Monitoring Programme

Result Summary

•

According to our field observations, the major dust source identified at the designated air quality monitoring station during construction phase are summarised in **Table 2.4**.

Table 2.4	Observation at Dust Monitoring Station
-----------	---

Monitoring Station	Major Dust Source
A10	Nearby traffic
A20	Nearby traffic

The results for 1-hour TSP and 24-hour TSP during construction phase are summarized in **Table 2.5** and **Table 2.6**. The measurement data are summarized in **Appendix G**.



Table 2.5Summary of 1-hour TSP Monitoring Results

Monitoring Location	Range (µg/m³)	Action Level (µg/m³)	Limit Level (µg/m³)
A10	21 - 64	290	500
A20	24 - 66	291	500

Table 2.6Summary of 24-hour TSP Monitoring Results

Monitoring Location	Range (µg/m³)	Action Level (µg/m³)	Limit Level (µg/m³)
A10	2 - 134	169	260
A20	4 - 111	167	260





The waste generated from this Project includes inert construction and demolition (C&D) materials, and non-inert C&D materials. Non-inert C&D materials are made up of general refuse, vegetative wastes, and recyclable wastes such as plastics and paper/cardboard packaging waste. Steel materials generated from the project are also grouped into non-inert C&D materials as the materials were not disposed of with other inert C&D materials. With reference to relevant handling records and trip tickets of this Project, the quantities of different types of waste generated during the construction phase are summarized in **Table 3.1**. Details of cumulative waste management data are presented as a waste flow table in **Appendix H**.

Table 3.1	Quantities of Waste Generated from the Project during Construction Phase
-----------	--

	Actual Quantities of Inert C&D Materials Generated					ŀ	Actual Quantit	ies of C&D Wa	stes Generate	d
Total Quantity Generated	Hard Rock and Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper / cardboard packaging	Plastics (see Note)	Chemical Waste	Others, e.g. general refuse
(in ,000kg)	(in ,000kg)	(in ,000kg)	(in ,000kg)	(in ,000kg)	(in ,000kg)	(in ,000kg)	(in ,000kg)	(in ,000kg)	(in ,000kg)	(in ,000kg)
2662.89	0	614.00	0	1859.13	0	0	0	0	0	189.76

Notes: (1) Plastics refer to plastic bottles / containers, plastic sheets / foam from packaging material



3.2. MITIGATION MEASURES TO WASTE PRODUCTION

Mitigation measures adopted for reducing waste production are summarized in **Table 3.2**.

Table 3.2Mitigation measures adopted for waste reduction

Types of Waste	Mitigation Measures
Non-inert C&D	1. On-site segregation was adopted to wastes to enhance the reuse and recycling of non-inert C&D wastes. Separated containers are provided for temporary storage of different types of non-inert wastes, including the deployment of three-colour recycle bins for paper, aluminium cans, and plastic bottle recycling.
Wastes	2. Careful design and planning with good site management to minimize over ordering and generation of waste materials.
	3. Reuse non-inert C&D materials when possible to reduce the amount of C&D waste. The timber for formwork was reused onsite.
Inert C&D Wastes	1. Excavated inert C&D materials were separately stored for subsequent backfilling, approximately 614 tonnes of excavated inert materials were stored in construction material storage area with coverage of impervious sheeting for on-site backfilling.
	2. Surplus excavated materials were delivered to public fill reception facilities.
Chemical Wastes	1. Unused chemicals or chemicals with remaining functional capacity were reused as far as practicable.



4. ECOLOGICAL MONITORING

The ecological monitoring was completed in August 2010 by China-Hong Kong Ecology Consultants Co. who was employed by Allied Environmental Consultants Ltd to conduct tree monitoring and advice on tree maintenance during construction period of "Provision of Cremators at Wo Hop Shek Crematorium" starting from September 2009.

5. LANDSCAPE AND VISUAL IMPACTS

No deficiency was observed during landscape and visual impact inspection during construction phase.

6. SUMMARY OF MONITORING EXCEEDANCE, COMPLAINTS, NOTIFICATION OF SUMMONS AND PROSECUTIONS

The Environmental Complaint Handling Procedure is shown in below Figure 6.1:



aurecon




Figure 6.1 Environmental Complaint Handling Procedures

Air quality monitoring was conducted in the reporting period and no project-related exceedance of the Action Level was recorded during the reporting period.

No notification of summons and prosecution was received in the reporting period.

Statistics on complaints and regulatory compliance are summarized in **Appendix I**.

The copyright of this document is owned by Acuity Sustainability Consulting Limited. It may not be reproduced except with prior written approval from the Company.



7. EM&A SITE INSPECTION

Site inspections were carried out on a weekly basis to monitor the implementation of proper environmental pollution control and mitigation measures under the Contract.

According to the EIA Study Report, Environmental Permit, contract documents and EM&A Manual, the mitigation measures detailed in the documents are implemented as much as practical during the reporting period. An updated Implementation Status of Environmental Mitigation Measures (EMIS) is provided in **Appendix C**.

According to the Environmental Permit (EP) clause 3.6, route 2 and route 5 shall not be used as transportation routes during construction, which was attached in **Appendix K**. The measures implemented to comply with the EP's requirement are listed as follows:

- 1. Induction training including the proper transportation routes use
- 2. Posting extracts of the transportation route to/from the site outside the entrance
- 3. Toolbox training provided to the drivers entering the site

Measure no.2 of the above was observed during the site inspections.

In order to comply with the requirement of the EP clause 3.5, the implementation of all landscaping and visual mitigation measures in accordance with the landscape plan approved was audited during construction period.

Bi-weekly checking for the transplanted tree was conducted during the site inspections. No major observation was found related to the landscaping and visual.



8. CONCLUSIONS AND RECOMMENDATIONS

This is the Final EM&A Report for the Project which summarizes the key findings of the EM&A programme during the construction phase in accordance with the EM&A Manual and the requirement under EP - 329/2009.

As notified by ArchSD on 30 June 2022, the Phase III works was substantially completed, all the above ground construction works were completed. The memo with reference number ASD52/8417/ALG513/C25/001 is presented in **Appendix J**.

Air quality monitoring was conducted in the reporting period and no project-related exceedance of the Action Level was recorded during the reporting period.

No environmental complaint was received in the reporting period.

No notification of summons or prosecution was received since commencement of the Contract.



APPENDIX A: MASTER PROGRAMME

Construction Period 11140 Days exection 1: 120 Days exection 2: 390 Days		Sning Hing Construction Co Lta	Date for Completion of Section 1 : 26/0 Date for Completion of Section 2 : 21/0 In Completion of Section 3 (Rev) : 11/0
ection 3 : 720 Days (org), 1142 Days (EOT20) ection 4 : 1140 Days		Working Programme for Expansion of Wo Hop Shek Crematorium (Revision AC)	Date for Completion Section 4 : 9/
Activities	二月 開始通常 完成時間	2020 ¹ : 2020 ¹ [hc 2019] [hc 2010]	Mar 2022 Apr 2022 May 2022 Jun 2
Project commencement	0 days 27/12/2018 27/12/2018		
Procession of site	1 day 27/12/2018 27/12/2018		
Preliminaries	120 days 27/12/2018 25/4/2019	V Preliminaries	
Site setup and mobilization works	75 days 27/12/2018 11/3/2019		
Erection of Site Office	60 days 3/1/2019 3/3/2019		
Topographic survey	28 days 3/1/2019 30/1/2019		
UU survey	28 days 3/1/2019 30/1/2019		
Condition survey / Photo survey	28 days 3/1/2019 30/1/2019		
Appleation / connection of temporary power supply and water supply	120 days 27/12/2018 25/4/2019		
Application of temporary drainage disposal license	120 days 27/12/2018 25/4/2019	10	
Section 1 (120 days) (Section 1 completed on 26-4-2019, noon) Handover of site area	120 days 27/12/2018 26/4/2019		
	0 days 27/12/2018 27/12/2018		
Shop drawing submission and approval	60 days 28/12/2018 25/2/2019		
Material submission and approval / testing	60 days 28/12/2018 25/2/2019 60 days 28/12/2018 25/2/2019		
Method statement submission and approval Demolition Works	-		
	43 days 21/1/2019 4/3/2019		
Temporary enclosure : two hours fire seperation for EMSD store and rest room	30 days 21/1/2019 19/2/2019		
	7 days 26/2/2019 4/3/2019		
Installation of temporary doors Forming R.C wall opening at EMSD Store (Demolition Item 4)	7 days 26/2/2019 4/3/2019 7 days 26/2/2019 4/3/2019	39 📥	
EMSD Store	49 days 5/3/2019 22/4/2019	A weak of the second seco	
Installation of doors & ironmongery	49 days 5/3/2019 22/4/2019 7 days 5/3/2019 11/3/2019	2 4	
Wall plastering	7 days 5/3/2019 11/3/2019 7 days 12/3/2019 18/3/2019		
Floor screeding	7 days 12/3/2019 18/3/2019 7 days 19/3/2019 25/3/2019	23	
Wall painting	14 days 26/3/2019 8/4/2019		
Apply cpoxy floor paint	14 days 9/4/2019 22/4/2019	35	
Temporary Storage Container	74 days 12/2/2019 26/4/2019	25 Temporary Storage Container	
Setting out works	7 days 12/2/2019 18/2/2019	27400	
Off-site fabrication of container	14 days 12/2/2019 25/2/2019	24	
Construction of concrete plinth	7 days 19/2/2019 25/2/2019	29	
Delivery and setting of container	1 day 26/2/2019 26/2/2019	so the second	
EL Installation	44 days 14/3/2019 26/4/2019	31 EL Installation	
Install U/G G.I. pipe for cable duct after excavation	5 days 14/3/2019 18/3/2019	34	
Install G.I. conduit and wirings after complete the container & pillar box		3	
Install new armoured cable for new power distribution board	14 days 14/3/2019 27/3/2019	size and the second s	
Install new Cable Trunking in container	4 days 14/3/2019 17/3/2019	390	
Install new power distribution board "CS1"	7 days 14/3/2019 20/3/2019		
Install Faceplate	4 days 28/3/2019 31/3/2019	37 🕯	
Install light fittings	6 days 28/3/2019 2/4/2019	38 🎽	
T&C and inspection	7 days 20/4/2019 26/4/2019	The part of the pa	
Completion of Section 1 : 26/04/2019 (noon)	I day 26/4/2019 26/4/2019	40 49594	
Section 2 (390 days) (Section 2 completed on 21-1-2020, noon)	482 days 27/12/2018 22/4/2020	41 Section 2 (390 days) (Section 2 completed on 21-1-2020, noon)	
Handover of site area	0 days 27/12/2018 27/12/2018	2 0 2 102	
Shop drawing submission and approval	60 days 15/2/2019 15/4/2019		
Material Submission and approval / Testing	60 days 15/2/2019 15/4/2019		
Method statement submission and approval	60 days 11/4/2019 9/6/2019	45 - Method statement submission and approval	
Design and approval to working platform for I-beam installation	60 days 11/4/2019 9/6/2019		
Method statement for I-beam delivery and installation	60 days 11/4/2019 9/6/2019		
Modification / diversion to exsiting services	214 days 26/2/2019 27/9/2019	48 Modification / diversion to exaking services	
BIM modeling to existing services	60 days 26/2/2019 26/4/2019		
Check for necessary diversion to existing services	50 days 28/3/2019 16/5/2019		
4D simulation for addition I beam installation	40 days 1/4/2019 10/5/2019	51	
Submission and approval to diversion proposal	14 days 17/5/2019 30/5/2019		
Modification / diversion to exsiting services for 1-beam installation	120 days 31/5/2019 27/9/2019	55	
A-007 Modification of EMSD Storage Container (Phase 2) - Improvement	78 days 4/11/2019 20/1/2020	54 A007 Modification of EMSD Storage Container (Phase 2) - Improvement Works	
Works		55 ♠+//1	
Issue of A-007	1 day 4/11/2019 4/11/2019		
Consolidate and confirmation of construction detail	31 days 11/11/2019 11/12/2019		
Material ordering	14 days 12/12/2019 25/12/2019		
Material delivery	10 days 26/12/2019 4/1/2020		
Installation work	7 days 9/1/2020 15/1/2020		
Painting	7 days 5/1/2020 11/1/2020		
Inspection before completion Making good	1 day 12/1/2020 12/1/2020 7 days 13/1/2020 19/1/2020		
Making good Handover		63 6 200	
Hanaover A-012 Relocation of existing buildings services in Cremator Plant Room	1 day 20/1/2020 20/1/2020 31 days 10/12/2019 9/1/2020	64 - Additional Works	
(Phase 2) - Additional Works	51 adys 10/12/2019 9/1/2020		
Confirmation for BS diversion works	1 day 10/12/2019 10/12/2019	65 ◆ 10/12	
Relocation of existing building services	30 days 11/12/2019 9/1/2020		
Submission of FS251 to FSD for reloaction of Hose Reel	13 days 10/4/2020 22/4/2020	67	
Completion of Section 2 : 21/01/2020 (noon)	1 day 21/1/2020 21/1/2020	08 * 21/1	
Section 3 (with EOT No.16-19) (1136 days) (05-02-2022)	1142 days 27/12/2018 11/2/2022	9 C	on 3 (with EOT No.16-19) (1136 da
Handover of site area	0 days 27/12/2018 27/12/2018	n- 4 7002	
Shop drawing submission and approval	180 days 17/3/2019 12/9/2019	7.14	
Material submission and approval	180 days 17/3/2019 12/9/2019	7.2	
Mission Mileston: Date Summary			
	- • • • • • • • • • • • • • • • • • • •	- Revised working programme with gained EOT 20, 6 days to Section 3; Revised completion date to be 11 February 2022.	
e : 6 January 2022 er Ref: WHS-013AK		- Revised working programme with gained cut zu, 6 days to Section 3; Revised completion date to be 11 February 2022. - Potential EOT for additional drainage work in EVA is not included	





: 120 Days : 390 Days : 720 Days (org), 1142 Days (EOT20)				Shing Hing Construction Co Ltd Working Programme for Expansion of Wo Hop Shek Crematorium (Revision AC)	Date for Completion of Section 2 Date for Completion of Section 3 (Rev) Date for Completion Section
: 1140 Days	1.69	開始時間	完成時間	2010// 2010// 2010// 2010//	
	1.5%	130300004042	10000000000000000000000000000000000000	2 2115 1a 2019 [Fe 2019] Anz 2019 [Fe 2019] Anz 2019 [Anz 2019] Anz 2019 [Anz 2019] [Anz 2019] [Anz 2019] [Anz 2019] [Anz 2019] [Anz 2020] [Fe 2021] [Anz 2021] [Fe 2021] [Anz 2020] [Fe 2021] [Anz 2020] [Fe 2020] [Fe 2021] [Anz 2020] [Fe 2021] [Anz 2020] [Fe 2021] [Anz 2020] [Fe 2020] [Fe 2020] [Fe 2021] [Anz 2021] [Anz 2021] [Fe 2021] [Anz 2021]	2021 Sep 2021 Oct 2021 Nov 2021 Dec 2021 Jan 2022 Feb 2022 Mar 2022 Apr 2022 May 2022
ethod statement submission and approval PD submission	180 days 425 days	17/3/2019 29/12/2018	12/9/2019		
	425 days 180 days		17. 18. 17. 18. I.		
Org anticipate submission and approval period for EPD submission Notification given by Permit Holder (FEHD) to EPD under		29/12/2018 14/6/2019		70- Natification given by Permit Holder (TEIID) to EPD under Environmental Permix Nu 329/2009	
Environmental Permit No 329/2009	1 day	14/0/2019	14/0/2019		
~ Notification given to FEHD from ArchSD	1 day	14/6/2019	14/6/2019	77 • 14/5	
~ Notification given to FPID from FEHD	1 day	14/6/2019	14/6/2019	73 4 145	
Submission and approval of Inception Report (by ET team)	23 days		13/3/2019	70 🖤 🛶 Submission and approved of Raception Report (by ET team)	
~ 1st submission to ArchSD	1 day	19/2/2019	10.0.2 million 12.0 million 22.0 million		
~ Comment from ArchSD for 1st submission	100000000000000000000000000000000000000	25/2/2019	25/2/2019	81 ♦ 250	
~ 2nd submission to ArchSD	1 day		and the second second second second		
~ Comment from ArchSD for 2nd submission	1 day	4/3/2019	28/2/2019 4/3/2019	3 • 41	
~ 3rd submission to ArchSD	l day	13/3/2019	13/3/2019	34 ♦ 133	
~ Srd submission to ArchSD Submission and approval of Landscape Plan w/ Tree Preservation	1 day 396 days		26/2/2020	85	
Proposal (by ET team)	370 uays	27/1/2019	20/2/2020		
Org anticipate submission and approval period	90 days	27/1/2010	26/4/2019		
~ Rev.0 submission to IEC		27/1/2019 20/3/2019	20/4/2019	87 4 20/3	
~ Comment from IEC	1 day 1 day	22/3/2019		\$ ♦ 22/3	
~ Rev.1 submission to IEC			22/3/2019	\$ € 223	
	1 day			50 • 362	
~ Comment from IEC ~ Rev.2 submission to IEC	1 day 1 day	26/3/2019 26/3/2019	26/3/2019		
~ Comment from IEC	l day		27/3/2019	22 \$ 27/5	
~ Comment from ArchSD	1 day	28/3/2019	28/3/2019	9 \$ 223	
~ Submission to EPD	1 day	4/4/2019	4/4/2019		
~ Submission to EPD ~ Rev.3 submission to IEC	1 day	4/4/2019	4/4/2019	95 * 114	
~ Comment from IEC	1 day 1 day	7/5/2019	7/5/2019	96 ◆ 7/5	
~ Rev.4 submission to IEC	1 day	8/5/2019 8/5/2019	8/5/2019		
~ Rev.4 submission to TEC ~ Comment from IEC	1 day	8/5/2019 8/5/2019	8/5/2019 8/5/2019	9 ♦ 45 99	
~ Submission to EPD	34 days	17/5/2019	8/3/2019 19/6/2019	99	
~ Comment from EPD	1 day	19/6/2019	19/6/2019	100 • 1946	
~ Rev.3 (EPD) submission to IEC			26/6/2019	104 + 266	
~ Comment from IEC	1 day	26/6/2019	27/6/2019	112 2 27/6	
~ Submission to EPD	1 day 38 days	3/7/2019	9/8/2019		
~ Comment from EPD	1 day	9/8/2019	9/8/2019	104 ♦ 98	
~ Rev. 4.3 (EPD) submission to IEC	1 day		27/8/2019	105 • 278	
~ Comment from IEC	21 days	27/8/2019	-		
~ Submission to EPD	14 days	21/9/2019		107	
~ Comment from EPD	1 day		27/11/2019	10 27/11	
~ Rev. 5.1 (EPD) submission to IEC	1 day		28/11/2019	109 4 28/11	
~ Comment from IEC	22 days		20/12/2019		
~ Submission to EPD	22 days 22 days	30/12/2019		u b	
~ Rev. 6.4 (EPD) submission to IEC	1 day	12/2/2020		112 • 122	
~ Comment from IEC	2 days	13/2/2020	14/2/2020	113 0	
~ Submission to EPD	12 days		25/2/2020	114	
~ Approval from EPD	1 day			115 🕏 262	
Submission and approval of Alternative Air Quality Monitoring Stati			10/2/2020	116 - John Statistics of and approval of Alternative Air Quality Monitoring Station (by ET team)	
(by ET team)	on 527 days	17/5/2017	10/2/2020		
Org anticipate submission and approval period	90 days	19/3/2019	16/6/2019		
~ Rev.0 submission to IEC	1 day		19/3/2019	118-0 19/3	
~ Comment from IEC	1 day	28/3/2019		119 • 28/3	
~ Rev.1 submission to IEC	1 day	29/3/2019	10000000000000000000000000000000000000	120 • 293	
~ Comment from IEC	1 day	4/4/2019	4/4/2019	121 + 44	
~ Rev.2 submission to IEC	1 day	4/4/2019	4/4/2019	122 + 44	
~ Comment from IEC	1 day	9/4/2019	9/4/2019	123 \$ 94	
~ Submission to ArchSD	1 day		14/4/2019	124 1	
~ Comment from ArchSD	l day		16/4/2019	125 \$ 164	
~ Submission to EPD	1 day		25/4/2019	126 🗢 23/4	
~ Comment from EPD	1 day		26/6/2019	17 + 365	
~ Rev.3 submission to IEC	1 day	27/6/2019		18 \$ 2776	
~ Comment from IEC	1 day		2/7/2019	29 4 27	
~ Submission to ArchSD	1 day		13/7/2019	130 • 137	
~ Submission to EPD	1 day		3/7/2019	131 + 37	
~ Comment from EPD (reject the proposal)	1 day		15/7/2019	152 4 157	
Re-visit to ASRs	33 days	23/7/2019		133	
~ Rev.4 submission to IEC	1 day	8/5/2019	8/5/2019	134 • 8/5	
~ Comment from IEC	1 day	8/5/2019	8/5/2019	135 🗢 8/5	
~ Rev.5 submission to IEC	1 day	6/9/2019	6/9/2019	136 • 69	
~ Comment from IEC	1 day		8/5/2019	137 • 8/5	
~ Rev.6 submission to IEC	1 day		13/9/2019	138 ◆ 139	
~ Comment from IEC			18/9/2019	100 € 100 139 € 189	
~ Submission to ArchSD	1 day	19/9/2019		1.09 × 1009	
	1 day				
~ Comment from ArchSD ~ Submission to EPD	1 day 1 day	27/9/2019 5/10/2019			
~ Comment from EPD	14 days		3/10/2019 19/10/2019		
Connicit HUII LED	14 days	0/10/2019	19/10/2019		
Mission Mileston: Date	3 I P	 eritical onver- 	35		
January 2022	s 8	. stastic proje		- Revised working programme with gained EOT 20, 6 days to Section 3; Revised completion date to be 11 February 2022.	
				- Revised working programme with gained CU 12,0 days to section 3; revised completion date to be 11 February 2022. - Potential EOT for additional drainage work in EVA is not included	





ection 3	: 120 Days : 390 Days : 720 Days (org), 1142 Days (EOT20)					14/-		for Expansion of Wo H				
ection 4 m Activiti	: 1140 Days	1.89	開始時間	完成時間				50	10			2021310
-	Acceptance of alternative Air Monitoring Stations (Ver 7.4) given by EF	PD 1 day	5/11/2019	Dec 2018	Jan 2019 Feb 20]	019 Mar 2019 Apr 2019 May 2019	na 2019 Jul 2019 Aug 2019 Sc	2019 Oct 2019 Nov 2019 Dcc 2019 Jan 144 4⁷5/11	a 2020 Reb 2020 Mar 2020	2020 [] . Apr 2020 May 2020 Jun 2020 Jul 2020 Aug 2020 Sop 2020 Oct 2020 Nev 203 	Dzc 2020 Jan 2021 Feb 2021 Mar 2021 Apr 2021 May 2021 J	Jun 2021 Jul 2021
	Notice to owner / tendant of alternative Air Monitoring Station (by ArchSD)	35 days	6/11/2019	10/12/2019				145				
	A-011 Proposal for Alternative Air Quality Monitoring Location Rev.7.4	1 I day	11/12/2010	11/12/2019				146 11/12				
	(Section 3)	+ 1 aay	11/12/2019	11/12/2019								
	Preparation work to setup air monitoring stations	11 days	12/12/2019	22/12/2019				147				
	Commenance of baseline air monitoring	22 days	23/12/2019	13/1/2020				148	1			
	Data analysis and report preparation	7 days	14/1/2020	20/1/2020				149	<u> </u>			
	Submission of baseline monitoring report to EPD	7 days	21/1/2020	27/1/2020				1:	150			
-	Acceptance of baseline monitoring report given by EPD Submission of Tree Transplant Proposal (by ET team)	14 days 46 days	28/1/2020 12/4/2019	10/2/2020 27/5/2019		152			151			
-	apping / searching to existing UU	90 days	3/4/2019	1/7/2019		153						
R	pot pruning and org tree transplant	90 days	31/5/2019	28/8/2019		153						
-	ee Transplant	18 days	17/3/2020	3/4/2020					155	-		
-	recting hoarding for site area of New Service Hall 4	30 days	2/6/2019	1/7/2019	157	156	*					
	emporary enclosure : proprietary high density two hours fire rate encloure rvice Hall 4	or 45 days	20/2/2019	5/4/2019	1.77							
8 D	emolition items 5 & 6 at G/F of Ex. Rest Room	30 days	13/11/2021	12/12/2021								
0 D	emolition items 9 to 14 at external area	90 days	4/4/2020	2/7/2020					159	9/ *		
	ibmission and approval of method statement for excavtion and backfilling		16/4/2019	14/7/2019		160						
	ibmission and approval for formwork & falsework design to sub-structure		16/4/2019	14/7/2019		161						
-	Ibmission and approval for formwork & falsework design to superstructure 009 Addition of Works in EMSD Store (Phase 3)	e 90 days 365 days	15/6/2019 4/11/2019	12/9/2019 2/11/2020				163		A-00	Addition of Works in EMSD Store (Phase 3)	
_	Issue of A-009	1 day	4/11/2019	4/11/2019				164 ◆ 4/11				
1	Handover of EMSD store	1 day		12/11/2019				165 🔶 12/11				
	Condition survey / Photo survey	2 days	13/11/2019	14/11/2019				166				
_	Makegood to concrete spalling to ceiling	14 days		28/11/2019				167				
_	Plastering to ceiling	21 days		19/12/2019				68 1 60				
	Painting to ceiling Submission and approval to CSD / CBWD	14 days 90 days	20/12/2019					170				
	ELE works installation	14 days	13/2/2020	26/2/2020					171			
_	HVAC works installation	14 days	20/2/2020	4/3/2020					172			
3	FS works installation	14 days	27/2/2020	11/3/2020					173	1		
	Completion of EMSD Store	1 day	18/9/2020	18/9/2020						174 • 18/9		
	Handover of EMSD Store to User onstruction works to Services Hall 4	1 day 959 days	2/11/2020 15/6/2019	2/11/2020 28/1/2022			s 			175 • 2/11		
	Setting out work	21 days	15/6/2019	5/7/2019			"					
100	Verify to existing structure	21 days	22/6/2019	12/7/2019			178					
19	Sub-structural Works (w/ additional basement wall and waterproofin	100000000000000000000000000000000000000	7/4/2020	26/1/2021					179	s v	Sub-structural Works (w/ additional basement	nt wall and waterp
on .	AI-S-002								9008			
31	Excavation for sub-structure work	10 days	7/4/2020	16/4/2020					186	181 Proving P1		
2	Footing F1 Construction works to footing for F1 (+49.86)	98 days 90 days	15/5/2020 15/5/2020	20/8/2020 12/8/2020						182 Construction works to footing for F	(+49.86)	
3	Probing test	I day	15/5/2020	15/5/2020						183	A COMMONE	
4	Laying blinding layer	1 day	16/5/2020	16/5/2020						184		
5	Erecting formwork to F1	7 days	17/5/2020	23/5/2020						185		
7	Construction to drill-in bar for F1	14 days	18/7/2020	31/7/2020						186		
8	Rebar fixing to F1 Casting concrete to F1 (to ±49.86)	10 days 1 day	1/8/2020 12/8/2020	10/8/2020						18/188		
-	Casting concrete to F1 (to +49.86) Construction works to footing for F1 (+50.36, +51.06)	1 day 36 days	12/8/2020	12/8/2020						189 Construction works to footing for l	1 (+50.36, +51.06)	
2	Mass filling / Laying blinding layer	7 days	10/7/2020	16/7/2020						190		
1	Erecting formwork to F1	7 days	24/7/2020	30/7/2020						191		
12	Rebar fixing to F1	8 days	5/8/2020	12/8/2020						192		
6	Casting concrete to F1 (to +50.36 & +51.06)	1 day	14/8/2020	14/8/2020						93	F1 (451 35)	
5	Construction works to footing for F1 (+51.35)	88 days 5 days	25/5/2020 25/5/2020	20/8/2020 29/5/2020						194 Construction works to footing for 195	ri (701.00)	
5	Excavation for mass filling (for obstructure to existing cable pit) Erecting formwork to mass filling	3 days	30/5/2020	1/6/2020						196		
2	Mass filling	l day	2/6/2020	2/6/2020						197 🕇		
3	Backfilling and Sand replacement test	21 days	9/6/2020	29/6/2020						198		
	Laying blinding layer / Mass filling	10 days	30/6/2020	9/7/2020						199 -		
1	Erecting formwork to F1	14 days	17/7/2020	30/7/2020						200		
2	Rebar fixing to F1	10 days	9/8/2020	18/8/2020						201		
3	Casting concrete to F1 (to +51.35) Footing F2	1 day 59 days	20/8/2020 20/4/2020	20/8/2020 17/6/2020						203 Footing ?2		
6	Probing test	16 days	20/4/2020	5/5/2020						204		
5	Laying blinding layer	I day	6/5/2020	6/5/2020						205		
0	Erecting foormwork to F2	16 days	7/5/2020	22/5/2020						206		
17	Construction work to drill-in bar for F2	20 days	23/5/2020	11/6/2020						207		
3	Rebar fixing to F2	5 days	12/6/2020	16/6/2020						208		
0	Casting concrete to F2 Footing F3 & F4	1 day 20 days	17/6/2020 16/7/2020	17/6/2020 4/8/2020						210 Footing F3 & F4		
1	Mass concrete filling for F3 & F4	10 days	16/7/2020	25/7/2020						211		
2	Erecting formwork to F3 & F4	4 days	26/7/2020	29/7/2020						212		
3	Rebar Fixing to F3 & F4	5 days	30/7/2020	3/8/2020						213 🋎		
	Milestone Date 🔶 Suruma	13	eritical progra									
										mpletion date to be 11 February 2022.		






ction 2 : 390 Days ction 3 : 720 Days (org), 1142 Days (EOT20) ction 4 : 1140 Days			Working Programme for Expansion of Wo Hop Shek Crematorium (Revision AC)
ction 4 : 1140 Days Jactivities	二)) 開始時	問 完成時間	
Casting concrete to F3 & F4	1 day 4/8/2	Do	2019/1
Sub-structure of Service Area		2020 10/10/2020	215 Sub-structure of Service Arra
Condition survey to existing UG structure	2.2.2.2.2.2.2.2.2.2.2.2.2.2.2.2.2.2.2.	2020 26/4/2020	216
Removal of existing concrete block and waterproofing membrance	Contraction and Contraction	2020 4/5/2020	217
Concrete breaking to exisitng RC wall for rebar connection	22 days 29/4/	2020 20/5/2020	219
Construction of basement wall (W18, 19 & 20)	48 days 21/5/	2020 7/7/2020	219
Apply waterproofing membrance (AI-A-019)	87 days 16/7	2020 10/10/2020	220
Dwarf wall construction	150 days 21/5/	2020 17/10/2020	22
Mockup to fair face finish (1000 x 1000mm)	30 days 18/9	2020 17/10/2020	222
Construction works to suspended slab	28 days 20/9	2020 17/10/2020	223
Backfilling and Sand replacement test (Service Hall & Toilet Area)	30 days 11/1	0/2020 9/11/2020	
Construction work to on-grade slab (Service Hall & Toilet Area)	6 days 19/1	1/2020 24/11/2020	
Backfilling and sand replacement test (Waiting Area, Clergy Room, etc)	20 days 19/1:	2/2020 7/1/2021	226
Construction work to on-grade slab (Waitiing Area, Clergy Room, etc)	10 days 17/1	2021 26/1/2021	
Superstructure		2020 17/6/2021	
1/F to M/F		2020 17/3/2021	229 🗾 🗸 TP w MF
Setting out		2020 2/12/2020	
Erecting formwork to wall (Service Hall / Toilets)		2020 23/12/2020	
Rebar Fixing to wall (Service Hall / Toilets)		2/2020 16/12/2020	22000
Erecting formwork / falsework to slab and beams to toilets		2/2020 30/12/2020	
Erecting formwork to wall (Waiting Area, Clergy Room, etc)		2021 18/2/2021	24
Rebar Fixing to wall (Waiting Area, Clergy Room, etc)	7 days 5/2/2		250 m
Erecting formwork / falsework to slab and beam		2021 14/3/2021	230
Rebar fixing to slab and beam		2021 16/3/2021	237
Casting concrete to wall, slab and beam	l day 17/3	2021 17/3/2021	228
M/F to R/F	61 days 18/3	2021 17/5/2021	2.99
Setting out		2021 18/3/2021	240 5
Erecting formwork to wall		2021 2/5/2021	20
Rebar Fixing to wall	14 days 8/4/2		
Erecting formwork / falsework to slab and beam		2021 16/5/2021	
Rebar fixing to slab and beam	8 days 9/5/2		24
Casting concrete to wall, slab and beam	10.00900	2021 17/5/2021	24
Late casting element	Parate Cherry and Parate Parate	2021 17/6/2021	246
W7	100 10 10 10 10 10 10 10 10 10 10 10 10	2021 9/6/2021	247
Setting out		2021 18/5/2021	24
Erecting formwrk / falsework to wall		2021 9/6/2021	
Rebar fixing	4 days 3/6/2		
Parapet wall, etc	•	2021 16/6/2021	25
Setting out		2021 18/5/2021	22
Erecting formwork	16 days 1/6/2		
Rebar fixing	6 days 9/6/2		
Casting concrete to late casting element		2021 17/6/2021	
Waterproofing to roofing		2021 30/9/2021	
Water test to roofing		2021 14/10/2021	
Construction works for Roofing System		0/2021 11/11/2021	
Glass Wall		2020 30/12/2021	299
Shop drawing submission and approval		2020 5/12/2020	20
Material submission and approval		2020 15/3/2021	
Material testing and ordering		2021 14/4/2021	263
Offsite fabrication		2021 12/8/2021	263
Heat soak test for temper glass and delivery		0/2021 16/12/2021	
Material delivery and installation		2021 30/12/2021	
Skylight		2020 30/12/2021	
Shop drawing submission and approval	3 201000 (2000) * 0.774 (2010)	2020 5/12/2020	2079
Material submission and approval		2020 15/3/2021	
Material testing and ordering	 Browned Steam Browned Steam 	2021 14/4/2021	
Offsite fabrication	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	2021 12/8/2021	270
Heat soak test for temper glass and delivery	The second	0/2021 16/12/2021	
Material delivery and installation		2021 30/12/2021	
Glass Canopy	• • • • • • • • • • • • • • • • • • • •	2020 30/12/2021	
Shop drawing submission and approval		2020 5/12/2020	274
Material submission and approval		2020 15/3/2021	
Material testing and ordering	20 III III III III III III III III III I	2021 14/4/2021	270
Offsite fabrication		2021 12/8/2021	277
Heat soak test for temper glass and delivery		0/2021 16/12/2021	
Material delivery and installation		2021 30/12/2021	
Water test to Glass Wall, Skylight and canopy		2/2021 6/1/2022	
Metal Cover Walkway		2020 25/1/2022	21
Shop drawing submission and approval		2020 5/12/2020	
Material submission and approval		2020 15/3/2021	283
Material testing and ordering		2021 14/4/2021	284
Offsite fabrication	2012 S 1 8 9 1 1 1 2 1 2 1 2 1 2 1 2 1 2 1 2 1 2 1	2021 12/8/2021	285
Footings	14 days 2/8/2		
Material delivery and installation	159 days 20/8	2021 25/1/2022	
Mission Milestone Date 🔶 Summar	y er	tical progress	
te : 6 January 2022			- Revised working programme with gained EOT 20, 6 days to Section 3; Revised completion date to be 11 February 2022.








1 120 Days 390 Days 7 20 Days (org), 1142 Days (EOT20)	Shing Hing Construction Co Ltd Working Programme for Expansion of Wo Hop Shek Crematorium (Revision AC)										
: 1140 Days	(1)) 開始時間	完成時間	2019/1 5 [Jan 2019 Reb 2019 Mar 2019 Anr 2019 May 2019 Jan 2019 Jan 2019 Aug 2019 Sop 2019 Oct 2019 Nov 2019 Doc 2019		The second se						
M01	80 days 20/8/20	21 7/11/2021	- Den 2019 Pee 2019 Mar 2019 Apr 2019 May 2019 Jun 2019 Jul 2019 Ang 2019 Sep 2019 Oct 2019 Nov 2019 Dec 2019	Jan 2020 Peo 2020 Mar 2020 Apr 2020 Mey 2020 Jun 2020 Jul 2020 Ang 2020 Sep 2020 Oct 2020	.ov 2020 Dec 2020 J						
M02	120 days 28/9/20										
Fitting out	197 days 16/7/20										
Interior fitting out works	186 days 16/7/20										
Brick work and block work ; internal partition wall	60 days 30/7/20										
Waterproofing work to lavatories	45 days 28/9/20										
Testing to waterproofing to lavatories		021 25/11/2021									
External wall plastering, tiling & cladding	120 days 13/8/20										
Doors and windows installation Steel and metal works (gates, FS shutter, railing & balustrades, etc.)	45 days 7/11/20 120 days 14/9/20										
Suspended ceilings		021 17/1/2022									
Painting		021 17/1/2022									
Furniture, fittings, shelving, racks, equipment		021 1//1/2022									
xternal works	695 days 12/3/20			301 🖤	-						
Laying UG plumbing pipework across EVA	14 days 27/5/20										
WSD inspection	I day 20/7/20			303 1							
UG drainage pipework (backyard & planter)		020 18/12/2020			304						
UG drainge pipework	90 days 16/8/20	21 13/11/2021									
UG plumbing pipework	90 days 16/8/20										
Demolition to hoarding for constructing Covered Walkway (M02)	45 days 3/9/202										
Additional work of TTM & UG drainage in EVA (AI-A-024 &	134 days 2/8/202	1 13/12/2021									
AI-SD-001)											
Confirmation of cost and expenditure	1 day 2/8/202										
Submission and Approval Sattle sub-contract and mobilization	26 days 3/8/202 10 days 3/8/202										
Settle sub-contract and mobilization Setup TTM	10 days 3/8/202 2 days 13/8/20										
Trial run	14 days 15/8/20										
Site Work	133 days 3/8/202										
Handover of working area	1 day 29/8/20										
Material order and delivery	60 days 3/8/202										
Mobilization	10 days 29/8/20										
Setting out	2 days 30/8/20	21 31/8/2021									
Erecting encloseure / barrier to working area	l day 1/9/202										
Removal existing concrete paver for reuse (approx. 220sqm)	8 days 2/9/202										
Removal existing street furniture for reuse	8 days 2/9/202										
Materail ordering & delivery of paver and street furniture (if necessary)											
Breaking up existing 300mm thk RC slab (approx. 220sqm)	14 days 10/9/20										
Excavation Work Excavation for manholes construction	10 days 24/9/20 4 days 24/9/20										
SMH-03	4 days 24/9/20 4 days 24/9/20										
SMH-04	4 days 24/9/20										
FMH-02	4 days 24/9/20										
Excavation for modification to manholes	3 days 28/9/20										
A7 (MH-A7)	3 days 28/9/20										
S-19 (MH-19)	3 days 28/9/20	21 30/9/2021									
Excavation for 7 pipe trenches	3 days 1/10/20	21 3/10/2021									
Laying blinding layer to pipe trenches and manholes	10 days 25/9/20	21 4/10/2021									
Modification work to manholes	18 days 1/10/20										
A7 (MH-A7)	18 days 1/10/20										
S-19 (MH-19)	18 days 1/10/20										
Laying drain pipe	•	021 28/10/2021									
225mm dia pipe (SHM-04 to A7)		021 28/10/2021									
225mm dia pipe (SHM-03 to SMH-04) 225mm dia pipe (SMH-01 to A7)	and the second sec	021 28/10/2021 021 28/10/2021									
100mm dia pipe (SMH-01 to A7)		021 28/10/2021 021 28/10/2021									
150mm dia pipe (SWP to FMH-02)		021 28/10/2021									
100mm dia pipe (STG to FMH-02)		021 28/10/2021									
80mm dia pipe (VP from FMH-02)		021 28/10/2021									
Water test		021 1/11/2021									
Concrete surround to drain pipes		021 2/11/2021									
Construction to manholes		21 15/10/2021									
SMH-03	18 days 28/9/20										
SMH-04	18 days 28/9/20										
FMH-02	18 days 28/9/20	21 15/10/2021									
Backfilling & compacted excavated trenches, etc., with sand replaceme											
Reinstatement to 300mm thk RC slab		021 23/11/2021									
Reinstatement to paver		021 30/11/2021									
Reinstatement of street furniture	10 days 1/12/20										
Installation of new manhole covers	10 days 1/12/20										
Removal of encloseure / barrier to working area		021 11/12/2021									
Clearance on completion		021 12/12/2021									
Handover to User Resinstatement to Pavement & EVA		021 13/12/2021									
Re-instatement to Pavement & EVA Construction work to lay-by area		021 12/1/2022 021 26/12/2021									
Construction work to ray-by area	+5 days 12/11/2	021 20/12/2021									
Mission Milestone Date 🔶 Summary	• eritie:	l progress									
			Device development with relieved FOT 00. C down to 0	- dia 2. De la da ser latina data ta ha 44 Esterna 2000							
ary 2022 /HS-013AK			 Revised working programme with gained EOT 20, 6 days to Se Potential EOT for additional drainage 	ection 3; Revised completion date to be 11 February 2022.							








90 Daýs 20 Days (org), 1142 Days (EOT20) 140 Days			Shing Hing Construction Co Ltd Working Programme for Expansion of Wo Hop Shek Crematorium (Revision AC)
	期始時間	完成時間 Dec 2015 Jan 20	2019/0: 9 [Feb 2015] Mar 2019 [Acr 2015] Mar 2019 [Acr 2019 [Scr 2
		21 3/1/2022	
		21 12/1/2022	
-	20 days 12/3/202	12 10 10 12 1	363
	20 days 6/1/2021	1. Provensie Provinsie	364
	0 days 7/12/202		
	4 days 27/12/20		
	4 days 10/1/202		
	0 days 7/12/202		34
	A PERSONAL DESCRIPTION OF CONTRACT	19 7/2/2022 19 4/2/2022	
		CONTRACTOR AND AND A CONTRACTOR	300
	40 days 12/11/20 40 days 10/2/202	19 8/7/2020 0 6/10/2020	
		19 8/7/2020	
	0 days 9/7/2020		374
			275
	60 days 7/10/202 20 days 9/7/2021		
	0 days 6/11/202 1 days 15/1/202		
	1 days 15/1/202 45 days 9/10/202		370
0	·		
	1.27 A	20 27/12/2021	
		20 6/8/2021	
	60 days 10/12/20 0 days 20/8/202		
	0 days 30/8/202		
	0 days 29/10/20		
	20 days 6/8/2021		
	0 days 6/8/2021		
	0 days 4/11/202		
	15 days 6/8/2021		
	15 days 6/8/2021	Contraction and the second second second	120
	91 days 9/10/202	No. Provensioneren er	350 🗸
	00 days 9/10/202	6.31 SC36077475.34295.3932	994 Vitaliage
		20 18/11/2020	274 a
		20 18/11/2020	393 🖛 🗸 🖓
	00 days 9/10/202		394 ♥
Pending for consolidation to the amendment of drainge design 40 intend since of SCCU late request (NOD28)	0 days 9/10/202	0 17/11/2020	20
	11 10/11/20	20. 20/11/2020	
Construction to deep STG for suit site situation of large level 12 different between service hall & EVA	2 days 19/11/20	20 30/11/2020	
-	5 dam 1/10/202	0 4/1/2021	au 2
	5 days 1/12/202		-99
	days 8/1/2021		
Install aboveground drainage such as soil & waste pipe, vent pipe, rain water pipe, rain water outlet etc.	0 days 6/8/2021	3/11/2021	
	61 days 10/12/20	20 5/12/2021	403
		20 5/12/2021	
	40 days 10/12/20 60 days 10/12/20		
	60 days 10/12/20 6 days 6/8/2021		
	0 days 0/8/2021 20 days 8/8/2021		
	20 days 8/8/2021 22 days 9/10/202		
	22 days 9/10/202 22 days 9/10/202		
	0 days 9/10/202		
	4 days 9/10/202		
	4 days 9/10/202 0 days 9/12/202		
	0 days 9/12/202 0 days 9/12/202		
		21 24/1/2022	
	• • • • • • • • • • • • • • • • • • •	21 24/1/2022	
	8 days 4/1/2022	Sector and the sector sector and the	
9-10/2013-30/201	4 days 4/1/2022 4 days 25/1/202		
		21 10/1/2022	
		21 13/12/2021	
		21 13/12/2021	
		21 3/12/2021 21 3/1/2022	
	days 4/1/2022		
	0 days 9/12/202 4 days 18/1/202		
		2 31/1/2022 2 24/1/2022	
		21 29/1/2022	
		21 8/1/2022	
		21 15/1/2022	
		21 15/1/2022	
T&C for submain, final circuit electrical system 14	4 days 16/1/202		
	4 days 16/1/202		
T&C for essential power 14	A dama 1 + /+ /+		
T&C for essential power 14 T&C for CCTV, specker, lighting control test 14		2 29/1/2022	
T&C for essential power 14 T&C for CCTV, specker, lighting control test 14	4 days 16/1/202 26 days 6/12/202		431

Ref No: WHS-MP-00_Rev.AD








nstruction Period : 1140 Days ction 1 : 220 Days ction 2 : 380 Days ction 3 : 220 Days				Shing Hing Construction Co Ltd Working Programme for Expansion of Wo Hop Shek Crematorium (Revision AC)								
cetion 3 : 720 Days (org), 1142 Days (EOT20) cetion 4 : 1140 Days		10 Low Day	Transformer		ç.							
n Activities	139	開始通知	完成時間	Dec 2015	Jan 2019 Feb 2019 J	2019/1 dar 2019 Apr 2019 May 2019 Jun 2019 Jul	: 2019 Aug 2019 Sep 2019 Oct 2019 Nov :	2019 Dec 2019 Jan 2020 Feb 2020	20204)* Mar 2020 Apr 2020 May 2020 Jun 2020 Jul 20	20 Aug 2020 Sep 2020 Oct 2020 Nov 2020 Dec 202	0 Jan 2021 Feb 2021 May 2021 Apr 2021 May 2021 1	20213) Jun 2021 Jul 202
		6/12/2020 5/4/2021	4/4/2021 4/5/2021							432	433	
		5/5/2021	4/3/2021								434	
		30/11/2021	30/11/2021									
		1/12/2021	9/1/2022									
		1/12/2021	9/1/2022									
	14 days	10/1/2022	23/1/2022									
T&C to Hydraulic Scissor Platform	12 days	24/1/2022	4/2/2022									
		24/1/2022	30/1/2022									
		31/1/2022	3/2/2022	_								
		4/2/2022	4/2/2022	_	443 🗣							
	1112 days 1103 days		11/2/2022 2/2/2022	_	444							
	1103 days		2/2/2022	_	445							
		27/1/2019	27/1/2019	- 4	446 27/1							
		27/4/2019	27/4/2019	- 4	822105 KONKO	447 27/4						
			27/5/2019			448						
		23/10/2021										
Submission of WWO46 part 4 to WSD	1 day	22/11/2021	22/11/2021									
WSD inspection / re-inspection	7 days	7/12/2021	13/12/2021									
-		21/12/2021										
		4/1/2022	4/1/2022									
		18/1/2022	18/1/2022									
issue of ww046 part 36 (Completion advice)		2/2/2022	2/2/2022		456 🛡							
		27/1/2019	27/1/2022		456 ♥ 457▶♦ 27/1							
Submission of WW0342			27/1/2019	- Ū		458						
-			27/4/2019 27/5/2019			459 27/5						
	1998.00	26/10/2021										
		25/11/2021										
-		2/12/2021										
		16/12/2021										
	20.000 M -	30/12/2021										
			13/1/2022									
			27/1/2022									
Issuance of FSCA	1 day	13/1/2022	13/1/2022									
FSD Submission and Inspection	74 days	29/11/2021	10/2/2022									
		29/11/2021										
		4/1/2022	10/1/2022									
		29/12/2021										
		13/1/2022	26/1/2022									
		10/2/2022	10/2/2022	_								
		27/1/2022	27/1/2022									
		28/1/2022	10/2/2022	-								
		11/2/2022 11/2/2022	11/2/2022 11/2/2022	-								
		27/12/2022		478 🛡								
			27/12/2018		27/12							
		16/4/2019	30/3/2020			480						
		16/4/2019				481						
		16/4/2019				462			2			
		24/5/2019	23/6/2019			483						
Temporary metal hoarding and Non-combustible canvas inside Cremator Plant		23/6/2019	20/9/2019			484	l l					
Room												
Submission of survey report for builder's work and services diversion for new cremator installation	60 days	15/5/2019	13/7/2019			402						
Submission of survey report for existing chimneys	60 days	15/5/2019	13/7/2019			480	•					
	667 days	15/8/2019	11/6/2021				487 🛡					A&A Works
Coordination with NSD for modification and strengthening of existing perforated platform for installation of new cremators	120 days	15/8/2019	12/12/2019				488	-				
Demolition items 1, 2 at B/F & 7, 8 at G/F of Cremator Plant Room	360 days	17/6/2020	11/6/2021						489			-
Hoisting beam & trolley for cremator	120 days	24/9/2019	21/1/2020				490	*				
		8/1/2020	21/1/2020					491				
² Builder's Work and Services Diversion for Cremator Installation at LG & GF	•		31/1/2020				492					
			23/12/2021	493								
		28/12/2018		4940								
		28/12/2018		495			496					
		21/9/2019 29/9/2021	26/6/2020	-			470					
-			26/10/2021	-								
		24/11/2021										
		9/12/2021										
		28/12/2018		501 🛡								
		28/12/2018		502 🛡							Primary	
Mission Milestone Date + Surmary		 enitical progre 	55									
ate : 6 January 2022						- Revised working progr	amme with gained EOT 20, 6	days to Section 3; Revis	sed completion date to be 11 Fe	bruary 2022.		
tter Ref: WHS-013AK							- Potential EOT for additio	nal drainage work in EV	A is not included			








Section 3	: 120 Days : 390 Days : 720 Days (org), 1142 Days (EOT20)				Shing Hing Construction Co Ltd Working Programme for Expansion of Wo Hop Shek Crematorium (Revision AC)
n Activi	: 1140 Days	1.69	開始時間	完成時間	
,	Drawing & Equipment Submission & Approval	710 days	28/12/2018		2019/1: 2020 / Ann 2019 / Ann 201
	Equipment Ordering	60 days	15/12/2019		80)
	Parts & equipment delivery on site	360 days	14/2/2020		902
	Lifting Hoist & Trolley for Cremator 7 & 8	20 days	27/12/2019		306
	Loading Test for Lifting Hoist & Trolley	5 days	16/1/2020	20/1/2020	507
	Strengthing / modification to Existing Steel Platform	90 days	24/8/2020	21/11/2020	500
	APCP & SP Licence Submission (EPD Submission by ArchSD)	281 days	11/5/2020	15/2/2021	500 V APCP & SP Licence Submission (EPD Subm
	Preparation of APCP (Form 1)	60 days	11/5/2020	9/7/2020	310
	Draft APCP & SP Submission	1 day	10/7/2020	10/7/2020	511 🖣 107
	EPD comment on draft APCP & SP	35 days	11/7/2020	14/8/2020	512
-	Formal Submission of APCP & SP	30 days	15/8/2020	13/9/2020	
	EPD Comment / Approval of APCP & SP	90 days			515
-	Public notification period - 3 days Draft Licence Issued by EPD	3 days 1 day		15/12/2020 16/12/2020	516 - 16/12
-	Review of draft licence	60 days	17/12/2020		377
	Licence Obtained	1 day	15/2/2020	15/2/2021	518 \$ 152
	Cremator	702 days	20/2/2020	21/1/2022	319
-	Handover of Plant Room (SHC to Southa)	0 days	20/2/2020	20/2/2020	330 🔶 3982
ĺ	Underground Flue Gas Duct	100 days	29/4/2020	6/8/2020	521
	Cremator 8	90 days	1/4/2021	29/6/2021	522
	Cremator Steel Frame Work for Cremator 8	30 days	1/4/2021	30/4/2021	50)
	Lower Refractory for Cremator 8	30 days	1/5/2021	30/5/2021	52¢
	Upper Refractory for Cremator 8	30 days	31/5/2021	29/6/2021	525 ***
	Heat exchange w/ Insulation for Cremator 8	50 days	3/5/2021	21/6/2021	\$2/2
	Cremator 7	189 days	3/2/2021	10/8/2021	527 527
	Cremator Steel Frame Work for Cremator 7	30 days	3/2/2021	4/3/2021	528
-	Lower Refractory for Cremator 7	30 days	5/3/2021	3/4/2021	
-	Upper Refactory for Cremator 7 Heat exchange w/ Insulation for Cremator 7	40 days 50 days	4/4/2021 22/6/2021	13/5/2021 10/8/2021	
	Flat Bag Filter w/ Insulation	60 days	4/4/2021	2/6/2021	
-	Chemosorption Filter w/ Insulation	60 days	3/6/2021	1/8/2021	537
	Cremator Door, Burners, Rotray Drive & Accessories	60 days	14/5/2021	12/7/2021	SM <mark>4</mark>
	Waste Gas Fans (Supervised by Manufacturer)	20 days	2/8/2021	21/8/2021	
	Combustion Air Fans (Supervised by Manufacturer)	20 days	22/8/2021	10/9/2021	
	Air Cooled Radiator Installation at R/F	30 days	2/3/2020	31/3/2020	537
	Cooling Water Pump & Piping	122 days	24/5/2021	22/9/2021	500
	Cooling Water Pipe Insulation & Cladding	60 days	11/10/2021		
	Air Compressor & Piping	90 days	3/6/2021	31/8/2021	50 5
	Towngas piping	30 days	1/9/2021	30/9/2021	
	Electrical	608 days	20/2/2020	19/10/2021	542 - 543 • 2012
	Handover of Electric Plant Room (SHC to Southa)	0 days	20/2/2020	20/2/2020	
	Extension of L.V. Switchboard Electrical and Control Installation (Supervised by Manufacturer)	90 days 150 days	21/2/2020 2/5/2021	20/5/2020 28/9/2021	
-	Programming and SCADA (Supervised by Manufacturer) Programming and SCADA (Supervised by Manufacturer)	21 days	2/3/2021	19/10/2021	~
2	Testing & Commissioning	115 days	29/9/2021	21/1/2022	
-	Cremators	115 days	29/9/2021	21/1/2022	
	Energetication to new switch box	1 day	29/9/2021	29/9/2021	
-	Towngas available	l day	29/9/2021	29/9/2021	
	Equipment function test	21 days	29/9/2021	19/10/2021	
	Cremator 7 dry heating	30 days	20/10/2021	18/11/2021	
	Cremator 8 dry heating	30 days		18/11/2021	
	Cold commissioning	15 days	19/11/2021		
	Pre-heating	4 days	4/12/2021		
	Trial-run for Cremator 7 (5 samples / day)	2 days	8/12/2021		
	Trial-run for Cremator 8 (5 samples / day)	2 days		10/12/2021	
-	Cremator 7 emission test (3 samples / day, w/ witness of EPD)	4 days		14/12/2021	
-	Cremator 7 & 8 emission test (6 samples / day, w/ witness of EPD)	3 days		17/12/2021	
	Cremator 8 emission test (3 samples / day, w/ witness of EPD) Full load performance test for Cremator 7 & 8 (6 samples / day)	3 days 2 days		22/12/2021 24/12/2021	
	Emission test report issuance for Cremator 7 & 8 (6 samples / day)	2 days 21 days	23/12/2021		
-	Functional test & performance test with witness of ArchSD	21 days 22 days	25/12/2021		
	Training	4 days	17/1/2022		
	Handover of Cremator to ArchSD	1 day	21/1/2022		
Т	&C for B.S. work	14 days	24/12/2021		
C	leaning on completion	14 days		20/1/2022	
C	ompletion of Phase 4 : 09/02/2022 (noon)	0 days	9/2/2022	9/2/2022	
-	ject Completion	0 days	11/2/2022	11/2/2022	

- Revised working programme with gained EOT 20, 6 days to Section 3; Revised completion date to be 11 February 2022. - Potential EOT for additional drainage work in EVA is not included

Date : 6 January 2022 Letter Ref: WHS-013AK Ref No: WHS-MP-00_Rev.AD










APPENDIX B: WORK AREA FOR THE CONTRACT NO. AL G513





Acuity Sustainability Consulting Limited



APPENDIX C: SUMMARY OF IMPLEMENTATION STATUS OF Environmental Mitigation

Contract No. AL G513 Expansion of Wo Hop Shek Crematorium Final EM&A Report



EIA Ref	EM&A Ref.	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Implementation Stage	Relevant Legislation and Guidelines	Implementation Status
Air (Cons	truction	Phase)					
S.3.3.5		Under the Air Pollution Control (Specified Process) Regulation, an incinerator (including cremator) with an installed capacity exceeding 0.5 tonnes per hour, is classified as a specified process, and requires a Specified Process license to operate. FEHD shall apply for a specified licence under the APCO.	New Cremators in the New Crematorium / prior to operation	FEHD	Construction Phase	APCO	NA
S.3.9		Asbestos Investigation:	Incense burner,	Arch SD,	Construction Phase	APCO	NA
S.3.9.2		The incense burner, coffin and skeletal crematorium shall be thoroughly investigated prior to any demolition work commencing to ascertain the presence of any ACM. A registered asbestos consultant shall carry outan asbestos investigation report (AIR).	coffin and skeletal crematorium / Prior to any demolition	Registered Asbestos Consultant, Registered Asbestos		AIR and AAP	
S.3.9.3		If any ACM are identified in the existing crematorium, an asbestos abatement plan shall be submitted to EPD prior to any asbestos abatement works.	work commencing	Contractor			
S.3.9.4		The following precautionary and mitigation measures shall be implemented during the removal of ACM:					
		Enclosure of the work area.					
		Containment and sealing for the asbestos containing waste.					
		Provision of personal decontamination facility.					
		Use of personal respiratory/protection equipment.					
		Use of vacuum cleaner equipped with high-efficiency air particulate (HEPA) filter for cleaning up the work area.					
		Carrying out air quality monitoring during the asbestos abatement works.					

Contract No. AL G513 Expansion of Wo Hop Shek Crematorium Final EM&A Report



EIA Ref	EM&A Ref.	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Implementation Stage	Relevant Legislation and Guidelines	Implementation Status
S.3.9.5		The following qualified personnel shall be appointed to carry out the asbestos abatement works:					NA
		Registered asbestos contractor for carrying out the asbestos removal works.					
		Registered asbestos supervisor for supervising the asbestos abatement works.					
		Registered asbestos laboratory for monitoring the air quality during the asbestos abatement works.					
		Registered asbestos consultant for supervising and certifying theasbestos abatement works.					
S.3.9.7 -		Other Site Management:					NA
S.3.9.9							
S.3.9.7		The asbestos materials in each building/premises must be abated before other contractors/trades are allowed to work in the building/premises.					NA
S.3.9.8		Tight security measures shall be taken at the asbestos abatement works site to prevent any disturbance to ACM that may result from the stealing of valuable items on site such as electrical cable and copper pipes. It is recommended that priority shall be given for the abatement of all friable ACM.					NA
S.3.9.9		As different contractors may be working on-site at the same time, the following measures should be considered:					NA
		If there is a sensitive receptor around the area, conduct environmentalair monitoring at this off-site receptor.					
		Submit to EPD a completion report, including photos and air monitoring results, immediately after completion of asbestos abatement work for every work zone.					
S.3.9.9		As different contractors may be working on-site at the same time, the following measures should be considered:					NA
		If there is a sensitive receptor around the area, conduct environmentalair monitoring at this off-site receptor.					
		Submit to EPD a completion report, including photos and air monitoring results, immediately after completion of asbestos abatement work for every work zone.					





EIA Ref	EM&A Ref.	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Implementation Stage	Relevant Legislation and Guidelines	Implementation Status
S.3.10.1 - S.3.10.2		The contractor has a responsibility to notify EPD for undertaking any 'notifiable' works prior to the commencement of such works. In addition, the contractor is also required to fulfil specific dust control requirements given in the APCO Regulation's Schedule for specific jobs.	Prior to 'notifiable' works including Construction of the foundation of a building and construction of the superstructure of a building	Contractor	Construction Phase	Air Pollution Control (Construction Dust) Regulation APCO	Implemented during construction phase
S.3.10.3 - S.3.10.4	S.2.9.1 - S.2.9.3	Good site management / practices to avoid / minimise incidences of dust emissions: <i>Site Boundary and Entrance</i>	Project Site / Construction and Demolition	Contractor	Construction Phase	Air Pollution Control (Construction Dust) Regulation	Implemented during construction phase
		 Vehicle washing facilities including a high pressure water jet shall be provided at every discernible or designated vehicle exit point. The area at which vehicle washing takes place and the section of the road between the washing facilities and the exit point shall be paved with concrete, bituminous or hardcore material. 				АРСО	
		 Access Haul Roads and Unpaved Areas Each and every main haul road shall be paved with concrete, bituminous hardcore materials or metal plates, and kept clear of dusty materials. Or 					
		Unpaved haul roads and areas shall be sprayed with water so as to keep the entire road surface wet.					



EIA Ref	EM&A Ref.	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Implementation Stage	Relevant Legislation and Guidelines	Implementation Status			
		Excavated Materials								
		Any stockpile of dusty material shall be either: (a) covered entirely by impervious sheeting. (b) placed in an area sheltered on the top and the three sides. or (c) sprayed with water or a dust suppression chemical so as to maintain the entire surface wet. <i>Exposed Earth</i>								
		Exposed earth shall be properly treated by compaction, hydroseeding, vegetation planting or seating with latex, vinyl, bitumen within six monthsafter the last construction activity on the site or part of the site where the exposed earth lies.								
		Loading, Unloading or Transfer of Dusty Materials								
		All dusty materials shall be sprayed with water immediately prior to any loading or transfer operation so as to keep the dusty material wet.								
		Debris Handling								
		Any debris shall be covered entirely by impervious sheeting or stored ina debris collection area sheltered on the top and the three sides.								
		Before debris is dumped into a chute, water shall be sprayed so that itremains wet when it is dumped.								
		Transport of Dusty Materials								
		Vehicles used for transporting dusty materials/spoils shall be covered with tarpaulin or similar material. The cover shall extend over the edges of the sides and tailboards.								
		Site Clearance								
		The working area for the uprooting of trees, shrubs, or vegetation or the removal of boulders, pole, pillars shall be sprayed with water immediately before, during and immediately after the operation so as to maintain the entire surface wet.								
		All demolished items shall be covered by impervious sheeting or placed in a spot with shelters on top and three sides within a day of the demolition.								
		Workers at all levels should be co-operative to avoid dust generation and dispersion to the surrounding environment.								



EIA Ref	EM&A	Environmental Protection Measures / Mitigation Measures	Location /	Implementation	Implementation	Relevant Legislation	Implementation
	Ref.	,,	Timing	Agent	Stage	and Guidelines	Status
Air (EM&	A for Co	nstruction Phase					
S.11.2.4	S.2.5 -	Conduct baseline and regular 1-hr and 24-hr TSP monitoring at 2 measurement locations at a 6-day frequency	A22a and A22b / Baseline	Contractor	Construction Phase	EIAO	Implemented during
S.11.2.5	S.2.6		monitoring prior to				construction phase
			construction				phase
			works / Regular				
			monitoring				
			throughout construction				
			period				
Noise (Co	onstructi	on Phase)					
S.4.4.9	S.3.2.1	Good Site Practice and Noise Management:	Work site /	Contractor	Construction Phase	GW-TM & NCO	Implemented
- S.4.4.10	- S.3.2.2	Only well-maintained plant shall be operated on site and the plant shallbe regularly serviced during the construction works.	Construction phase				during construction
		Plant used intermittently shall be turned off or throttled down when notin active use.					phase
		Plant that is known to emit noise strongly in one direction shall be oriented to face away from NSRs.					
		Silencers, mufflers and enclosures for plant shall be used where possible and maintained adequately throughout the works.					
		Mobile plant shall be sited away from NSRs.					
		Stockpiles of excavated materials and other structures such as site buildings shall be used effectively to screen noise from the works.					
		PME shall be well maintained and use properly on site to minimise the any excessive noise generated.					



EIA Ref	EM&A Ref.	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Implementation Stage	Relevant Legislation and Guidelines	Implementation Status
Land Con	taminat	ion (Construction Phase)					
S.5.7.2		Remedial Action Plan: If large amounts of contaminated soil (say 500m ³) are found following further site investigation after the decommissioning of the crematorium, remediation options such as bioremediation for organics should be considered. Although disposal of smallamount of contaminated soil to landfills might be considered as an economic and acceptable option for remediation, it should be considered as the last resort if all remediation options including reuse are considered to be inappropriate or infeasible.	All areas requiring remedial works in Project site	Contractor	Construction Phase	Waste Disposal Ordinance (Cap.354) Waste Disposal (Chemical Waste) Regulations Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes	NA
S.5.7.3		 If disposal to landfills is chosen as the remediation measure, the criteria set primarily of Toxicity Characteristic Leaching Procedure (TCLP) limits, as stated in Annex E in the GN) should be met. At least three soil samples should be taken from the most contaminated area(s) and tested for TCLP for a full suite of parameters (16 metals) asstated in Table E1 in Annex E in the GN. If the testing result shows that any of the TCLP limits cannot be met, the soil shall be treated by cement stabilization and further tested for TCLP prior to landfill disposal or treated as chemical waste and disposed of at the Chemical Waste Treatment Centre (CWTC). 				CAP ProPECC Note PN3/94 Dutch A, B, C Classificati-on system WPCO Technical Memorandum on Standards for Effluents	NA
S.5.7.4		All soil treated as a chemical waste, shall be collected by a registered chemical waste contractor and the Waste Disposal (Chemical Waste) Regulations under the Waste Disposal Ordinance (Cap.354) shall be observed. Reference shall be made to the Registration of Chemical Waste Producers and Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes, issued by EPD.				Discharged into Drainage and Sewerage Systems, Inland and Coastal Waters (TM)	NA



EIA Ref	EM&A Ref.	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Implementation Stage	Relevant Legislation and Guidelines	Implementation Status
S.5.7.6		Confirmatory Soil Sampling					NA
		 In order to confirm the extent of the soil contamination and if the contaminated soil should be removed or treated, confirmatory soil sampling shall be carried out during the remediation works. This shall consist of five to six samples in each location where soil contamination is identified from SI works. The locations will be to the north, south, east and west of the location where contaminated soil is found. Two locations should also be above and below the location (in terms of elevation) where contaminated soil is found. If analytical results exceed the Dutch B Levels or other agreed 					
		In analytical results exceed the butch B Levels of other agreed remedialtarget suggested in a supplementary CAR, the contaminated area shall be extended and further confirmatory sampling shall be carried out until no further contamination is encountered.					
S.5.8	S.4	Further Site Investigation	Areas that are currently in use	Contractor	Construction Phase	Interim CAR and RAP	NA
S.5.8.1	S.4.1 - S.4.7	Further site investigations in areas that are currently in use and cannot be accessed are required. These areas include the transformer room, dangerous goods stores, day tank room, fuel pump room, sunken fuel pipe and cremator.	and cannot be accessed, including the transformer room, dangerous			ProPECC Note PN3/94 Guidance Notes for Investigation and Remediation of	
S.5.8.2		The demolition contractor shall carry out further site investigations, after the decommissioning of the existing crematorium and skeletal cremator building.	goods stores, day tank room, fuel pump			Contaminated Sites of Petrol Filling Stations, Boatyards	
S.5.8.3		Potential contaminants in the soils have been identified in CAP and the parameters to be analysed for soils at different locations are summarised in Table 5-3 in S.5.8.3.	room, sunken fuel pipe and cremator.			and Car	



	-						
EIA Ref	EM&A Ref.	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Implementation Stage	Relevant Legislation and Guidelines	Implementation Status
S.5.8.4		Sampling and analysis plans for these investigations shall be prepared and submitted to EPD for approval prior to any of these investigation works. Supplementary CAR and RAP shall be prepared to describe the results and findings of these site investigations and, if necessary, any remedial works.	After the decommissioni ng of the existing crematorium and skeletal cremator building.			Repair / DismantlingWorkshop s	
Land Con	taminat	cion (EM&A)	1				
S.11.2.9	S.4.1	Further Site Investigation: Conduct further site investigation for Petroleum hydrocarbons	After decommissioni	Contractor	Construction Phase	Interim CAR & RAP	NA
S.11.2.15	S.4.7	 Conduct further site investigation for PCBs in soil samples. Conduct further site investigation for PCBs in soil samples. Conduct further site investigation for PAH, Dioxins and Metals (Cr, Co, Ni, Cu, Zn, As, Mo, Cd, Sn, Ba, Hg, Pb) in soil samples. 	ng, prior to construction: Existing crematorium: Dangerous goods store, Daily tank room, fuel pump room and sunken fuel pipe Skeletal Cremator Building: Dangerous goods store Existing crematorium: Transformer room Cremators (residual inside the cremator, flue and				



inter L						
EM&A Ref.	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Implementation Stage	Relevant Legislation and Guidelines	Implementation Status
		chimneys				
igemen	t (Construction Phase)					
gemen	 Good Site Practice: Obtain the necessary waste disposal permits from the appropriate authorities, if they are required, in accordance with the Waste Disposal Ordinance (Cap. 354), Waste Disposal (Chemical Waste) (General) Regulation and the Land (Miscellaneous Provision) Ordinance (Cap. 28). Obtain a billing account with EPD for disposal of construction waste. A Waste Management Plan (WMP), incorporated in an Environmental Management Plan (EMP) shall be prepared and submitted to the Engineer/Supervising Officer for approval. Reference shall be made to Environment, Transport and Works Bureau Technical Circular (Works) (ETWB TCW) 19/2005. Nomination of an approved person to be responsible for good site practice, arrangements for collection and effective disposal to an appropriate facility of all wastes generated at the site. Use of a waste haulier, authorised or licensed to collect specific category of waste. A trip-ticket system shall be included as one of the contractual requirements and implemented by the Environmental Team to monitor the disposal of C&D and solid wastes at public filling facilities and landfills, and to control fly tipping. Reference shall be made to ETWB TCW No. 31/2004. Training of site personnel in proper waste management and chemicalwaste handling procedures. Separation of chemical wastes for special handling and appropriate treatment at a licensed facility. Routine cleaning and maintenance programme for drainage systems, sumps and oil interceptors. 	Project site/ design, construction and demolition stages	Contractor	Construction Phase	Waste Disposal Ordinance (Cap. 354) Waste Disposal (Chemical Waste) (General) Regulation Waste Disposal (Charges for Disposal of Construction Waste) Regulation	Implemented during construction phase
3	M&A Ref.	 Ref. Environmental Protection Measures / Mitigation Measures gement (Construction Phase) Good Site Practice: Obtain the necessary waste disposal permits from the appropriate authorities, if they are required, in accordance with the Waste Disposal Ordinance (Cap. 354), Waste Disposal (Chemical Waste) (General) Regulation and the Land (Miscellaneous Provision) Ordinance (Cap. 28). Obtain a billing account with EPD for disposal of construction waste. A Waste Management Plan (WMP), incorporated in an Environmental Management Plan (EMP) shall be prepared and submitted to the Engineer/Supervising Officer for approval. Reference shall be made to Environment, Transport and Works Bureau Technical Circular (Works) (ETWB TCW) 19/2005. Nomination of an approved person to be responsible for good site practice, arrangements for collection and effective disposal to an appropriate facility of all wastes generated at the site. Use of a waste haulier, authorised or licensed to collect specific category of waste. A trip-ticket system shall be included as one of the contractual requirements and implemented by the Environmental Team to monitor the disposal of C&D and solid wastes at public filling facilities and landfills, and to control fly tipping. Reference shall be made to ETWB TCW No. 31/2004. Training of site personnel in proper waste management and chemical waste handling procedures. Separation of chemical wastes for special handling and appropriate treatment at a licensed facility. Routine cleaning and maintenance programme for drainage systems, sumps and oil interceptors. Provision of suppropriate measures to minimise windblown litter and dustduring transportation of waste, such as covering trucks or transporting wastes in enclosed containers. 	M&A Ref. Environmental Protection Measures / Mitigation Measures Location / Timing gement (Construction Phase) chimneys Good Site Practice: 0btain the necessary waste disposal permits from the appropriate authorities, if they are required, in accordance with the Waste Disposal Ordinance (Cap. 354), Waste Disposal (Chemical Waste) (General) Regulation and the Land (Miscellaneous Provision) Ordinance (Cap. 28). Project site/ design, cand demolition stages I A Waste Management Plan (WMP), incorporated in an Environmental Management Plan (EMP) shall be prepared and submitted to the Engineer/Supervising Officer for approval. Reference shall be made to Environment, Transport and Works Bureau Technical Circular (Works)(ETWB TCW) 19/2005. Nomination of an approved person to be responsible for good site practice, arrangements for collection and effective disposal to an appropriate facility of all wastes generated at the site. Use of a waste haulier, authorised or licensed to collect specific category of waste. A trip-ticket system shall be included as one of the contractual requirements and implemented by the Environmental Team to monitor the disposal of C&D and solid wastes at public filling facilities and landfills, and to control fly tipping. Reference shall be made to ETWB TCW No. 31/2004. Training of site personnel in proper waste management and chemicalwaste handling procedures. Separation of chemical wastes for special handling and appropriate treatment at a licensed facility. Routine cleaning and maintenance programme for drainage systems, sumps and oil interceptors. Provision of sufficient waste disposal points and regular collection for disposa	M&A Ref. Environmental Protection Measures / Mitigation Measures Location / Implementation Agent Environmental Protection Measures / gement (Construction Phase) chimneys Good Site Practice: Obtain the necessary waste disposal permits from the appropriate authorites, if they are required, in accordance with the Waste Disposal Ordinance (Cap. 354), Waste Disposal (Chemical Waste) (General) Regulation and the Land (Miscellaneous Provision) Ordinance (Cap. 28). Project site/ design, construction and demolition stages Contractor I Waste Management Plan (WMP), incorporated in an Environmental Management Plan (EMP) shall be prepared and submitted to the Engineer/Supervising Officer for approval. Reference shall be made to Environment, Transport and Works Bureau Technical Circular (Works) (ETWB TCW) 19/2005. Nomination of an approved person to be responsible for good site practice, arrangements for collection and effective disposal to an appropriate facility of all wastes generated at the site. Use of a waste haulier, authorised or licensed to collect specific category of waste. A trip-ticket system shall be included as one of the contractual requirements and implemented by the Environmental Team to monitor the disposal of C&D and solid wastes at public filling facilities and landfills, and to control Hy tipping. Reference shall be made to ETWB TCW No. 31/2004. Training of site personnel in proper waste management and chemicalwaste handing procedures. Separation of chemical waste for special handling and appropriate treatment at a licensed facility. Reference shall be made to ETWB TCW No. 31/2004. Reference shall be made to facilities and maintenance programme for drainage	M&A Ref. Environmental Protection Measures / Mitigation Measures Location / Timing Implementation Agent Implementation Stage Good Site Practice: Chimneys Contractor Construction Phase Good Site Practice: Project site/ design, accordance with the Waste Disposal Ordinance (Cap. 354), Waste Disposal (Chemical Waste) (General) Regulation and the Land (Miscellaneous Provision) Ordinance (Cap. 28). Project site/ design, construction and demolition stages Contractor I A Waste Management Plan (EMP) shall be prepared and submitted to the Engineer/Supervising Officer for approval. Reference shall be made to Environment, Transport and Works Bureau Technical Circular (Works) (ETWB TCW) 19/2005. Nomination of an approved person to be responsible for good site practice, arrangements for collection and effective disposal to an appropriate facility of all wastes generated at the site. Use of a waste haulier, authorised or licensed to collect specific category of waste. A trip-ticket system shall be included as one of the contractual requirements and implemented by the Environmental Team to monitor the disposal of C&D and solid wastes at public filling facilities and landfills, and to control fly tipping. Reference shall be made to ETWB TCW No. 31/2004. Training of site personnel in proper waste management and chemicalwaste handling procedures. Separation of chemical wastes for special handling and appropriate restantion of appropriate masures to minimise windblown litter and dustduring transportation of waste, such as covering trucks or transporting wastes in enclosed containters.	M&A Ref. Environmental Protection Measures / Mitigation Measures Location / Timing Implementation Agent Implementation Stage Relevant Legislation and Guidelines Good Site Practice: Obtain the necessary waste disposal permits from the appropriate authorities, if they are required, in accordance with the Waste Disposal Ordinance (Cap. 354), Waste Disposal (Chemical Waste) (General) Regulation and the Land (Miscellaneous Provision) Ordinance (Cap. 28). Project site/ design, construction and demolition stages Contractor Construction Phase 1 Obtain the necessary waste disposal permits from the appropriate authorities, if they are required, in accordance with the Waste Disposal Ordinance (Cap. 28). Project site/ design, construction and demolition stages Contractor Contractor Waste Disposal (Chemical Waste) (General) Regulation 1 Obtain to billing account with EPD for disposal of construction waste. A Waste Disposal of Construction Waste) Regulation Waste Disposal of Construction Waste) Regulation Waste Disposal of Construction Waste) Regulation Waste Disposal of Construction Waste) Regulation 1 Description of a approved person to be responsible for good site practice, arrangement for collection and effective disposal to an appropriate facility of all wastes apublic filling facilities and Iondfilis, and to corten for typiong. Reference shall be made to ETWB TCW No. 31/2004. Fraining of site presone lin proper waste management and chemicalwaste handling procedures. Separation of chemical



EIA Ref Ref.	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Implementation Stage	Relevant Legislation and Guidelines	Implementation Status
	generated, recycled and disposed of (including the disposal sites).					
S.6.7.25	 Waste Reduction Measures: Segregation and storage of different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of materials and their proper disposal. Encourage collection of aluminium cans, plastic bottles and packaging material (e.g. carton boxes) and office paper by individual collectors. Separate labelled bins shall be provided to help segregate this waste from other general refuse generated by the work force. Any unused chemicals or those with remaining functional capacity shallbe recycled as far as practicable. Reuse C&D material/waste. Wood, steel and other metals shall be separated for reuse and / or recycling Prior to disposal of C&D waste to minimise the quantity of waste to be disposed of to landfill. Minimise the potential for damage or contamination of construction material by having proper storage and site practices. Plan and stock construction materials carefully to minimise the amount of waste generated. 	Project site / construction and demolition stages	Contractor	Construction Phase	WBTC No. 32/1992 WBTC No. 19/2005	Implemented during construction phase



		ментерон					
EIA Ref	EM&A Ref.	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Implementation Stage	Relevant Legislation and Guidelines	Implementation Status
S.6.7.4		<i>Excavated Material</i> Rock and soil generated from excavation shall be reused for site formation and excavated material from foundation work reused for landscaping as far as practicable to avoid disposal off-site.	Project site / construction and demolition stages	Contractor	Construction Phase	WBTC No. 12/2000	Implemented during construction phase
S.6.7.5	S.5.3.5	Construction and Demolition Material	Project site /	ArchSD /	Construction Phase	WBTC No. 2/93	Implemented
- S.6.7.7	- S.5.3.9	Reuse of the public fill and C&D waste shall be practiced on site as faras practicable.	construction and demolition	Contractor		The Land	during construction
		■ The handling of C&D materials is governed by WBTC No. 2/93. Inert C&D material (public fill) shall be directed to an approved public filling area or reclamation site, where it has the benefit of offsetting the need for removal of materials from borrow areas for reclamation purposes and helps to reduce the pressure on landfill sites.	stages			(Miscellaneous Provision) Ordinance WBTC No. 19/2005	phase
		Individuals or companies who deliver public fill to public filling areas require dumping licences.					
		Careful design, planning and good site management can minimise over- ordering and generation of waste materials such as concrete, mortar and cement grouts. The design of formwork shall maximise the use of standard wooden or metal panels so that high reuse levels can be achieved. Alternatives such as. steel formwork, plastic fencing and reusable site office structures shall be considered to increase the potential for reuse and minimise C&D waste generation.					
		■ The contractor shall use as much as possible of the C&D material on- site. Proper segregation of waste types on site will increase the feasibility of certain components of the waste stream by recycling contractors.					





EIA Ref	EM&A Ref.	Environmenta	l Protection Me	asures / Mitigati	on Measures	Location / Timing	Implementation Agent	Implementation Stage	Relevant Legislation and Guidelines	Implementation Status
S.6.11.1 - S.6.11.5	S.5.3.1 0 - S.5.3.1 4	0 - 5.3.1 Flues Chimn and surrounding areas / After decommissioning but prior to demolition of the Existing Crematorium, the following further contamination investigations shall be carried out to confirm the quality and quantity of ash waste and building structures requiring treatment and disposal. Flues Chimn and surrounding areas / After decommission investigations of the Existing decommission of the Existing crematorium, the following further contamination investigations of the existing demolition of the existing demolition of the existing demolition of the existing demolition of the existing crematorium demolition demolitin demolitindemolitindemolition demolitindemolition demolition dem	Flues Chimneys and surrounding areas / After decommissioni ng but prior to demolition of the existing	FEHD, ArchSD, Contractor	Construction Phase	ProPECC PN 2/97 ProPECC PN 3/94 APCO	NA			
		Location Cremators / flue / chimney and surround ing areas Cremators / flue / chimney and surrounding areas	Investigatio n Parameter Asbestos (building structures) Dioxins, heavy metals, PAH (ash waste)	Investigatio n Period After decommissionin g but prior to demolition of the Existing Crematorium	Responsible Party The Contractor	crematorium.				



EIA Ref	EM&A Ref.	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Implementation Stage	Relevant Legislation and Guidelines	Implementation Status
		■ It is not currently possible to conduct inspection and sampling within the cremators, chimney and flues to assess the levels of contamination due to the operation of the crematorium. It is recommended that samples shall be collected from the potential areas of contamination for testing of dioxin, heavy metal and PAH after decommissioning and prior to the demolition of the Existing Crematorium.					
S.6.9.6 - S.6.9.7	S.5.3.1 5 - S.5.3.1 7	 Asbestos Containing Material Asbestos wastes shall be handled in accordance with the Code of Practice on the Handling, Transportation and Disposal of Asbestos Waste issued by the Environment and Food Bureau. Production, collection and disposal of Asbestos waste will follow the 'trip-ticket' system. The registered asbestos contractor shall appoint a licensed asbestos waste collector to collect the packaged asbestos waste and deliver it to the designated landfill for disposal. Notification has to be given to EPD for its disposal. EPD will normally require ten working days notice of the intention to dispose of any quantity of asbestos waste. After processing the notification, EPD will issue specific instructions and directions for disposal of the waste. The waste producer or agent must strictly follow these directions. 	Cremator room in Existing Crematorium / before demolition and after decommission	Contractor	Construction Phase	COP on Handling, Transportation and Disposal of Asbestos Waste under the Waste Disposal (Chemical Waste) (General) Regulation.	NA
		 Dioxin Contaminated Materials (DCM) / Heavy Metal Contaminated Materials (HMCM) / Polyaromatic Hydrocarbon Contaminated Materials (PAHCM) from Demolition of the Existing Crematorium Proposed Contamination Classifications for Ash Waste with DCM / HMCM / PAHCM. 	Cremator room in Existing Crematorium / before demolition and after decommission	Contractor	Construction Phase	ProPECC PN 3/94 APCO	NA



EIA Ref	EM&A Ref.	Environmental Protect	ion Measures / M	litigation Measures	Location / Timing	Implementation Agent	Implementation Stage	Relevant Legislation and Guidelines	Implementation Status
		Classification of Contamination	Dioxin Level in ash waste	Heavy Metal Level / Polyaromatic Hydrocarbon in Ash Waste					
		Low Contaminated DCM/HMCM/PAHCM	<1 ppb TEQ	< Dutch "B" List					
		Moderately/Severely Contaminated HMCM/PAHCM	<1 ppb TEQ	> Dutch "B" List					
		Moderately Contaminated DCM	> 1 and < 10 ppb TEQ	Any Level					
		Severely contaminated DCM	>10 ppbTEQ	Any Level					
S.6.9.9	S.5.3.1 9	Demolition, Handling, Treat DCM / HMCM / PAHCM fron			Cremator room in Existing Crematorium / demolition	Contractor	Construction Phase	ProPECC PN 3/94 APCO	NA
		Where the ash waste cont PAHCM, the contractor sh during demolition. Genera followed. The ash waste co	all avoid ash waste al dust suppression	becoming airborne measures shall be					
S.6.9.10	S.5.3.2 0	Demolition, Handling, Treat Severely Contaminated DCM			Cremator room in Existing	Contractor	Construction Phase	Waste Disposal (Chemical Waste)	NA
S.6.9.14	- S.5.3.2 4	Contaminated HMCM / PAH Crematorium Site preparation procedures:	CM from Demolition	n of the Existing	Crematorium / demolition			(General) Regulation ProPECC PN 3/94	
		Except the cremators/flue items shallbe removed as decontamination activitie	far as practicable to s.	avoid obstructing the				АРСО	
	Preliminary site decontamination of all debris shall be carried out using High Efficiency Particulate Air (HEPA) vacuum cleaner.								
		A chamber with three laye	ers of polythene she	ets shall enclose the					



EIA Ref	EM&A Ref.	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Implementation Stage	Relevant Legislation and Guidelines	Implementation Status		
		top portion of the chimney above the roof.							
		A 3-chamber decontamination unit shall be constructed at the entrance to the cremators/flues/chimney for entry and exit from the work area. It shall comprise a dirty room, a shower room and a clean room of at least 1m x 1m base with 3 layers of fire retardant polythene sheet.							
		Workers shall carry out decontamination procedures before leaving the work area.							
		All workers shall wear full protective equipment, disposable protective overall, nitrile gloves, rubber boots, and full-face positive pressure respirator.							
		Warning signs in both Chinese and English shall be put up in conspicuous areas.							
		Site preparation procedures specific to severely contaminated DCM:							
		The walls, floor and ceiling of the cremator room shall be lined with 3-layers of fire retardant polythene sheets.							
		Air movers shall be installed at the cremator room, and at the bottom of the chimney to exhaust air from the work area. A stand by air mover shall also be installed with each of the air movers. Sufficient air movement shall be maintained to give a minimum of 6 air changes per hour to the work area.							
		New pre-filters and HEPA filters shall be used on the air movers.							
		Before commencement of the decommissioning work a smoke test with non- toxic smoke shall be carried out to ensure the air tightness of the containment.							
		Demolition and handling procedures:							
		The cremators/flue/chimney shall be removed from top down.							
		Scrubbing and HEPA vacuuming shall be used to remove any ash or residues attached to the cremators, flue, chimney and other building structures.							
		• Wastes generated from the contaminant or decontamination unit including the workers protection clothing shall be disposed of at landfill site.							
		After completion of removal, all surfaces shall be decontaminated by HEPA vacuum.							
		If any contaminated wastewater needs to be discharged out of the							



EIA Ref	EM&A Ref.	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Implementation Stage	Relevant Legislation and Guidelines	Implementation Status
		site, it shall be properly treated to WPCO requirements with prior agreements with EPDon discharge standards.					
		Demolition and handling procedures specific to severely contaminated DCM:					
		■ The contaminated detached sections of the building structures shall be wrapped with 2 layers of fire retardant polythene sheets. A third layer shallbe wrapped and secured with duct tape. Wet wiping shall be used to decontaminate the outer layer.					
		After completion of removal and decontamination, spray the innermost layer of the fire retardant polythene sheet with PVA. Upon drying, peel off and dispose of at landfill site. Repeat for the other 2 layers disposing the final layer as contaminated wastes.					
		Treatment and disposal procedures:					
		Immobilise the ash waste by mixing with cement in the correct ratio as determined by pilot mixing and TCLP test.					
		Place material in polythene lined steel drums for disposal at landfill. The drums should clearly be marked with "DANGEROUS CHEMICAL WASTE" in English and Chinese. Prior agreement of the disposal criteria must be obtained from EPD and the landfill operator.					
		■ If the landfill disposal criteria cannot be met, disposal at the CWTC in TsingYi shall be considered.					
S.6.9.1	S.5.3.2	Chemical Waste	Project site /	Contractor	Construction Phase	Code of Practice on the	Implemented
- S.6.9.2	5 -	Should any chemical waste be generated, the Contractor must register with the EPD as chemical waste producer.	demolition			Packaging, Labelling and Storage of	during construction
	S.5.3.7	All the chemical waste shall be handled according to the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes. The chemical waste shall be stored and collected by an approved contractor for disposalat a licensed facility in accordance with the Waste Disposal (Chemical Waste) (General) Regulation.				Chemical Wastes Waste Disposal (Chemical Waste)	phase
		Principles of reuse and recycle chemical waste on site as far as practicable shall be adopted by the Contractor.				(General) Regulation.	



EIA Ref	EM&A Ref.	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Implementation Stage	Relevant Legislation and Guidelines	Implementation Status
S.6.9.3	S.5.3.2	Containers used for the storage of chemical waste shall:					
	8	Be suitable for the substance they are holding, resistant to corrosion, maintained in good condition, and securely closed.					
		Have a capacity of less than 450 litres unless the specifications havebeen approved by the EPD.					
		Display a label in English and Chinese in accordance with instructions prescribed in Schedule 2 of the Waste Disposal (Chemical Waste) (General) Regulation.					
S.6.9.4	S.5.3.2	The storage area for chemical waste shall:					
	9	Be clearly labelled and used solely for the storage of chemical waste.					
		Be enclosed on at least 3 sides.					
		■ Have an impermeable floor and bunding, of capacity to accommodate 110% of the volume of the largest container or 20% by volume of the chemical waste stored in that area, whichever is the greatest.					
		Have adequate ventilation.					
		Be covered to prevent rainfall entering (water collected within the bundmust be tested and disposed as chemical waste if necessary).					
		Be properly arranged so that incompatible materials are adequately separated.					
S.6.9.25	S.5.3.3	Disposal of chemical waste shall be:					
	0	Via a licensed waste collector.					
		A facility licensed to receive chemical waste, such as the Chemical Waste Treatment Facility at Tsing Yi, which offers a chemical waste collection service and can supply the necessary storage containers. or					
		A waste recycling plant approved by EPD.					



		inter report					
EIA Ref	EM&A Ref.	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Implementation Stage	Relevant Legislation and Guidelines	Implementation Status
S.6.7.27 - S.6.7.28	S.5.3.3 1 - S5.3.3 2	 General Refuse General refuse shall be stored in enclosed bins or compaction units separate from C&D and chemical wastes. A reputable waste collector shall be employed by the contractor to remove general refuse from the site, separately from C&D and chemical wastes, on a daily or every second day basis to minimise odour, pest and litter impacts. Individual collectors often recover aluminium cans from the waste stream if they are segregated or easily accessible. Therefore, separately labelled bins for their deposit shall be provided if feasible. Similarly, plastic bottles and carton package material generated on site shall be reduced through recycling of paper if volumes are large enough to warrant collection. Participation in a local collection scheme shall be considered if one is available. 	Project site / construction and demolition stages	Contractor	Construction Phase		Implemented during construction phase
Waste Ma	inageme	ent (EM&A)					
S.11.2.17		Supplementary site investigations shall be conducted for asbestos in building structures and for dioxins, heavy metals and PAH in ash/particular matter samples.	Cremators / flue / chimney and surrounding area. After decommissioni ng but prior to demolition	Contractor	Construction Phase	ProPECC PN 2/97 and 3/94 AIR, AMP/AAP to be submitted under APCO Future Supplementary Investigation Site Plan	NA
Landscap	e and Vi	sual (Construction Phase)					
S.7.9.2 MC 1	S.6.3.1	 Site offices and construction yards: Site offices shall have olive green roof and façade coating or colour matches with existing environment. Site offices and the construction yard shall be decommissioned after construction. 	All site offices / Design and construction phases	ArchSD's Contractor	Construction Phase		Implemented during construction phase
S.7.9.2 MC 2	S.6.3.1	 Height of site offices: The height of site offices, including the rooftop shall not exceed 10m. Building services equipment such as antennas may exceed 10m and shall be coated in black. 	All site offices / Design and construction phases	ArchSD's Contractor	Construction Phase		Implemented during construction phase



EIA Ref	EM&A Ref.	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Implementation Stage	Relevant Legislation and Guidelines	Implementation Status
S.7.9.2 MC 3	S.6.3.1	 Hoarding and screening: Where practical the site offices areas, construction yards and storage areas shall be screened using colour in harmony with the surrounding environment around the peripheries of the works area until the completion of relevant construction phases. 	All site offices and construction yard areas / Design and construction phases	ArchSD's Contractor	Construction Phase		Implemented during construction phase
S.7.9.2 MC 4	S.6.3.1	 Construction plant and building material: Shall be orderly and carefully stored in order to appear neat and avoid visibility from outside where practical. Excess materials shall be removed from site as soon as practical. All construction plants shall be removed from site upon completion of construction works. 	Works site / Design and construction phases	ArchSD's Contractor	Construction Phase		Implemented during construction phase
S.7.9.2 MC 5	S.6.3.1	 Construction light: To be oriented away from the viewing location of VSRs. All lighting facing sensitive receiver shall have frosted diffusers and reflective covers. 	All construction lights / Design and construction phases	ArchSD's Contractor	Construction Phase		Implemented during construction phase
S.7.9.2 MC 6	S.6.3.1	Silting trap: ■ Silting traps shall be installed to minimise silting to streams.	Streams / Construction phase	Contractor	Construction Phase		NA
S.7.9.3 MT 1	S.6.3.1	Compensation for losses:The tree compensation to tree loss ratio shall be at least 1:1 in term of quantity.	Within the Wo Hop Shek Crematorium	ArchSD's Contractor	Construction Phase	ETWB TCW No. 2/2004 ETWB TCW No. 3/2006	NA
S.7.9.3 MT 2	S.6.3.1	Where practical, trees that require removal shall be transplanted on Site.	Work site / Design and construction phases	ArchSD's Contractor	Construction Phase	ETWB TCW No. 2/2004 ETWB TCW No. 3/2006	Implemented during construction phase



EIA Ref	EM&A Ref.	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Implementation Stage	Relevant Legislation and Guidelines	Implementation Status
S.7.9.3 MT 3	S.6.3.1	 Amenity planting: Planting works shall be carried out under the supervision of a specialist landscape sub-contractor. The rooftop of the cremation plant room shall be planted with lawn. Open spaces shall be included Project. Screen planting such as planting a roll of trees along the site boundary butting Kiu Tau Road shall be carried out. New trees, shrubs and groundcover shall be carefully selected and designed to homogenize with the environment. 	As shown on mitigation measure plans / All phases	ArchSD's & FEHD's Contractor	Construction Phase	ETWB 2/2004	NA
S.7.9.3 MT 4	S.6.3.1		Within the Wo Hop Shek Cemetery / All phases	ArchSD's Contractor	Construction Phase	ETWB TCW No. 2/2004ETWB TCW No. 3/2006	NA
S.7.9.3 MT 5	S.6.3.1	 No tree shall be transplanted or felled without prior approval by relevant Government departments. All trees that are marked for retention shall be fenced off with a 1.2mhigh fence around the dripline of trees or larger area as far as feasible. Transplant preparation works shall be carried as soon as possible after commencement of construction. Over-pruning such as hard pruning of tree crown, pollarding or topping shall be avoided. Rootball and crown pruning shall be carried out over at least 3 months. Existing shrub and ground cover planting areas that will not be removed shall be maintained in good condition and enhanced where practical. 	Work site / All phases	ArchSD's Contractor	Construction Phase	ETWB TCW No. 2/2004 ETWB TCW No.	Implemented during construction phase
S.7.9.4 MB 1	S.6.3.1	The 10m height headroom cremation plant room shall be half sunken to reduce the visual impact to pedestrians.	Cremation plant room / Design phase	ArchSD's Contractor	Construction Phase		NA
S.7.9.4 MB 2	S.6.3.1	The chimney shall be designed to have sculptural outlook and articulated.	Chimney / Design phase	ArchSD's Contractor	Construction Phase		NA
S.7.9.4 MB 3:	S.6.3.1	The chimney stacks shall be designed to locate at the least conspicuous location of the site to VSRs.	Chimney / Design phase	ArchSD's Contractor	Construction Phase		NA



	-						
EIA Ref	EM&A Ref.	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Implementation Stage	Relevant Legislation and Guidelines	Implementation Status
Landscap	e and V	isual (EM&A)					
S.11.2.23	S.6.2	Details of the inspection frequency and parameters will be outlined in the EM&A Manual.	Work site / Construction	Contractor	Construction Phase		NA
S.11.2.24							
		onstruction Phase)	TAT 1 1. /			D. DEGO DVI 4	
S.8.7.1 - S.8.7.4	S.7.2.2	 Construction Runoff and Drainage Wastewater shall be properly treated to meet the discharge standards set out in the relevant Water Pollution Control Ordinance (WPCO) discharge licence. No direct discharge of site runoff into the two streams shall be allowed. Provision of perimeter channels to intercept storm runoff from outside the Site. These shall be constructed in advance of site formation works and earthworks. Sand/silt removal facilities such as sand traps, silt traps and sediment basins should be provided to remove sand/silt particles from runoff to meet the requirements of the Technical Memorandum standard under the WPCO. 	Work site / Construction	Contractor	Construction Phase	ProPECC PN 1- 94 & WPCO	Implemented during construction phase
		 Works shall be carefully programmed to minimise soil excavation works during rainy seasons. Exposed soil surface shall be protected by paving as soon as possible to reduce the potential of soil erosion. Temporary access roads shall be protected by crushed gravel and exposed slope surfaces shall be protected when rainstorms are likely to occur. Trench excavation shall be avoided in the wet season as far as practicable, and if necessary, these trenches shall be excavated and backfilled in short sections. Open stockpiles of construction materials on Site shall be covered with tarpaulin or similar fabric during rainstorms. Sand and silt in the wash water from the wheel from the wheel washingfacility shall be settled out and removed before discharging into the storm drain. 					
		• Oil receptor shall be provided in the drainage system and regularly emptied to prevent the release of oil and grease into the storm drainage system after accidental spillage.					

sinensis and Cibotium barometz, shall be avoided. Where loss of these species would be unavoidable, it is recommended to

transplantation, regular monitoring of these trees shall be

transplant them to same habitats with similar conditions. Following

conducted by a suitable qualified botanist / horticulturist over a 12-



EIA Ref	EM&A Ref.	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Implementation Stage	Relevant Legislation and Guidelines	Implementation Status
S.8.7.5	S.7.2.3	General Construction Activities	Work site /	Contractor	Construction Phase	ProPECC PN 1-	Implemented
		Debris and rubbish generated on Site shall be collected, handled and disposed of properly to avoid them entering the two streams.	Construction phase			94 & WPCO	during construction phase
		All fuel tanks and storage areas shall be provided with locks and be sited on sealed areas, within bunds of a capacity equal to 110% of the storage capacity of the largest tank.					
	5976 5724	Open storm water drains and culverts near the works area shall be covered to block the entrance of large debris and refuse.					
S.8.7.6	S.7.2.4	Sewage from On-site Workforce:	Work site /	Contractor	Construction Phase	WPCO	Implemented
		Portable chemical toilets shall handle the sewage from construction work force if the existing toilets in the Site are not adequate. Licensed contractors who shall be responsible for appropriate disposal and maintenance of these facilities shall provide appropriate and adequate portable toilets.	Construction phase				during construction phase
		Sheet piling shall be provided at suitable location around the basement excavation to reduce the effect of lowering the water table from any dewatering process. Any discharge of groundwater pumped out from any dewatering process of the construction works shall be treated to comply with the standards set in the relevant discharge licence prior discharge. No discharge of the groundwater shall be allowed into the two streams.					
Ecology (Constru	iction Phase)					
S.9.8.3 -	S.8.3.1	 Mitigation to minimise impacts on habitat and vegetation loss: Layout of the Project shall be carefully designed to avoid or minimise thearea of habitat loss and the numbers to trees to be felled. All trees shall be preserved as far as possible, especially species of conservation concern. Recommendations to be provided in the Tree Survey Report to mitigate impacts on trees shall be followed. Disturbance of individuals of the shrub / tree Transplantation of the 	Work site particularly semi- natural woodland / Design and construction phases.	Arch SD / Contractor	Construction Phase	ETWB Technical Circular No. 3/2006	Implemented during construction phase
		two shrub / tree species of conservation concern, namely Aquilaria					



	-								
EIA Ref	EM&A Ref.	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Implementation Stage	Relevant Legislation and Guidelines	Implementation Status		
		 month period. Transplantation of any affected trees to grassland / scrubland within the Wo Hop Shek Cemetery. Compensatory planting of the felled trees shall follow the Technical Circular No. 3/2006 issued by ETWB. 							
S.9.8.15 - S.9.8.16	S.8.3.1	Mitigation to construction runoff through general good site practice:	Work site / Construction phase	Contractor	Construction Phase	ETWB Technical Circular (Works) No. 5/2005.	Implemented during construction phase		
		Temporary access to the work sites shall be carefully planned and located to minimise disturbance caused to the streams and nearby habitats.							
		Use of less or smaller construction plant may be specified toreduce disturbance to the streams and nearby habitats.							
		Temporary sewage system shall be designed and installed to collect wastewater and prevent it from entering the streams and nearbyhabitats.							
		■ The Site inside or in the proximity of the streams and nearby habitats shallbe temporarily isolated, such as by placing of sandbags or silt curtains with lead edge at bottom and properly supported props, to prevent adverse impacts on these areas.							
		Natural bottom and existing flow in the streams shall be preserved as muchas possible to avoid disturbance to the stream habitats.							
		Proper locations well away from the streams and nearby habitats for temporary storage of materials (e.g. equipment, filling materials, chemicals and fuel) and temporary stockpile of construction debris and spoil shall be identified before commencement of the works.							
		Stockpiling of construction materials, if necessary, shall be properly covered and located away from the streams and nearby habitats.							
		Construction debris and spoil shall be covered up and/or properly disposed of as soon as possible to avoid being washed into the streams and nearby habitats by rain.							
		Construction effluent, site runoff and sewage shall be properly collected and/or treated.							



EIA Ref	EM&A Ref.	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Implementation Stage	Relevant Legislation and Guidelines	Implementation Status
		Proper locations for discharge outlets of wastewater treatment facilities well away from the streams and nearby habitats shall be identified.					
		Vehicles and other plant shall be carefully maintained and properly used to minimise the chance for accidental spillage.					
		Any spillages that do occur shall be quickly identified and appropriately cleaned up before they can contaminate streams or groundwater.					
		Temporary geo-textile silt fences around earth moving works shall beerected to trap any sediments being washed away and prevent them from entering surrounding areas.					
		Silt traps shall be installed at points where drainage from the Site enters temporary sewage system.					
		Exposed soil or other loose materials shall be covered with tarpaulins to prevent erosion, and then seeded and covered with a biodegradable geo- textile blanket for erosion control purposes.					
S.9.8.18		Mitigation to protect the groundwater:	Work site / Construction phase	Contractor	Construction Phase		NA
		Basement formation or any construction activities likely to pump out a large quantity of groundwater shall be protected with sheet-piling at suitable locations around the basement footprint, or by any like method.					
		No groundwater shall be pumped back to the two stream courses to protect the natural integrity of the stream habitat and the associated organism.					
S.9.8.20	S.8.3.1	Mitigation for noise and other disturbance on ecological integrity:	Work site /	Contractor	Construction Phase		Implemented
		Use of sturdy 1.8 metres protective fencing shall be located at the edge of the tree canopy but not around the trunk.	Construction phase				during construction
		Works beneath the tree canopy shall be avoided: If encroachment under the canopy area is unavoidable, adequate protections shall be provided to ensure no damage of any part of the tree would occur due to the encroachment.					phase
		An approved Landscape Contractor shall implement any tree transplanting and planting works. Quality control of the work shall be undertaken by a qualified Landscape Architect through site inspections and approval of works.					



EIA Ref	EM&A Ref.	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Implementation Stage	Relevant Legislation and Guidelines	Implementation Status
		 Construction works shall be restricted to works area which are clearly defined. Woodland or other habitats that would be affected by the construction works shall be well-defined and minimised. 					
		 Human inference to habitats beyond the site boundary and habitats proposed to be retained shall be avoided by providing temporary barricades. 					
		Works area shall be reinstated immediately after completion of the construction.					
		■ Waste and other garbage generated during the construction of the proposed development shall be dumped properly.					
		Uncontrolled fire shall be strictly prohibited. Appropriate fire control measures shall be provided in order to protect nearby habitats.					
Ecology (EM&A)						
	S.8.2.1	Audit/Inspection:	Work site /	Contractor	Construction Phase		Implemented
& S.11.2.29		Regular site audit / inspection shall be conducted at least once a week to inspect the implementation of the recommended mitigation measures (details to be outlined in the EM&A Manual).	Construction phase				during construction phase
S.11.2.32	S.8.2.2	Monitoring on Transplantation:	Work site /	Contractor	Construction Phase		Implemented
- S.11.2.33	- S.8.2.4	Trees requiring transplantation or protection shall be identified based on the information illustrated in the Tree Survey Report.	Construction phase				during construction
		Regular monitoring after transplantation of Aquilaria sinensis and Cibotium barometz individuals shall be conducted to check on the health and conditions of the plants. Monitoring shall cover the 12-month period following transplantation. The monitoring shall be conducted by a suitably qualified botanist / horticulturist at least twice a month for the first four months after transplantation, and once a month for the remaining eight months.					phase



APPENDIX D: EVENT/ACTION PLAN FOR DUST EXCEEDANCE



Event	Action				
	ET	IEC	AR	Contractor	
Action Level					
1. Exceedance for one sample	 Identify source, investigate the causes of complaint and propose remedial measures; Inform IEC and AR; Repeat measurement to confirm finding; Increase monitoring frequency to daily. 	 Check monitoring data submitted by ET; Check Contractor's working method. 	1. Notify Contractor.	 Rectify any unacceptable practice; Amend working methods if appropriate. 	
2. Exceedance for two or more consecutive samples	 Identify source; Inform IEC and AR; Advise the AR on the effectiveness of the proposed remedial measures; Repeat measurements to confirm findings; Increase monitoring frequency to daily; Discuss with IEC and Contractor on remedial actions required; If exceedance continues, arrange meeting with IEC and AR; 	 Check monitoring data submitted by ET; Check Contractor's working method; Discuss with ET and Contractor on possible remedial measures; Advise the ET on the effectiveness of the proposed remedial measures; Supervise Implementation of remedial measures. 	 Confirm receipt of notification of exceedance in writing; Notify Contractor; Ensure remedial measures properly implemented. 	 Submit proposals for remedial to AR within three working days of notification; Implement the agreed proposals; Amend proposal if appropriate. 	



Event	Action				
	ET	IEC	AR	Contractor	
	8. If exceedance stops, cease additional monitoring.				
Limit Level		-	1		
1. Exceedance for one sample	 Identify source, investigate the causes of exceedance and propose remedial measures; Inform IEC, AR, Contractor and EPD; Repeat measurement to confirm finding; Increase monitoring frequency to daily; Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and AR informed of the results. 	 Check monitoring data submitted by ET; Check Contractor's working method; Discuss with ET and Contractor on possible remedial measures; Advise the AR on the effectiveness of the proposed remedial measures; Supervise implementation of remedial measures. 	 Confirm receipt of notification of exceedance in writing; Notify Contractor; Ensure remedial measures properly implemented. 	 Take immediate action to avoid further exceedance; Submit proposals for remedial actions to IEC within three working days of notification; Implement the agreed proposals; Amend proposal if appropriate. 	
2. Exceedance for two or more consecutive samples	 Notify IEC, AR, Contractor and EPD; Identify source; Repeat measurement to confirm findings; Increase monitoring frequency to daily; Carry out analysis of Contractor's working 	 Discuss amongst AR, ET, and Contractor on the potential remedial actions; Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the AR accordingly; 	 Confirm receipt of notification of exceedance in writing; Notify Contractor; In consultation with the IEC, agree with the Contractor on the remedial measures to be implemented; 	 Take immediate action to avoid further exceedance; Submit proposals for remedial actions to IEC within three working days of notification; Implement the agreed proposals; 	



Event	Action					
	ET	IEC	AR	Contractor		
	 procedures to determine possible mitigation to be implemented; 6. Arrange meeting with IEC and AR to discuss the remedial actions to be taken; 7. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and AR informed of the results; 8. If exceedance stops, cease additional monitoring. 	3. Supervise the implementation of remedial measures.	 Ensure remedial measures properly implemented; If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated. 	 Resubmit proposals if problem still not under control; Stop the relevant portion of works as determined by the AR until the exceedance is abated. 		



APPENDIX E: THE CERTIFICATION OF LABORATORY CERTIFICATE







Hong Kong Accreditation Service 香港認可處

Certificate of Accreditation 認可證書

This is to certify that 特此證明

ALS TECHNICHEM (HK) PTY LIMITED

11/F, Chung Shun Knitting Centre, 1-3 Wing Yip Street, Kwai Chung, New Territories, Hong Kong 香港新界葵涌永業街1-3號忠信針織中心11樓

is accredited by the Hong Kong Accreditation Service (HKAS) to ISO/IEC 17025:2017 for performing specific laboratory activities as listed in the scope of accreditation within the test category of 獲香港認可處根據ISO/IEC 17025:2017認可 進行戰於認可範圍內下這測試類別中的指定實驗所活動

> Environmental Testing 環境測試

This accreditation to ISO/IEC 17025:2017 demonstrates technical competence for a defined scope and the implementation of a management system relevant to laboratory operation (see joint IAF-ILAC-ISO Communique). 此項 ISO/IEC 17025:2017 的認可資格證明此實驗所具備指定範疇內所須的技術能力並 實給一套與實驗所證作相關的管理體系 (見圖原認可論證。圖解實驗所認可合作相識及譯原標準化相識的聯合公報)。

The common seal of HKAS is affixed hereto by the authority of the HKAS Executive 現經香港認可處執行機關授權在此蓋上香港認可處的印章

SHUM Wai-leung, Executive Administrator 執行幹事 沈偉良 Issue Date: 28 February 2020 簽發日期:二零二零年二月二十八日

Registration Number : HOKLAS 066 註冊號碼 :



Date of First Registration : 15 September 1995 首次註冊日期:一九九五年九月十五日

This certificate is issued subject to the terms and conditions laid down by HKAS 本證書按照書灌認可處訂立的條款及條件發出 L001934







Hong Kong Accreditation Service 香港認可處

Certificate of Accreditation

認可證書

This is to certify that 特此證明

ACUMEN LABORATORY AND TESTING LIMITED

浩科檢測中心有限公司

Flat/Rm D, 12/F, Ford Glory Plaza, Nos. 37-39 Wing Hong Street, Cheung Sha Wan, Kowloon, Hong Kong 香港九龍長沙淵永康街37-39號福源廣場12樓D室

is accredited by the Hong Kong Accreditation Service (HKAS) to ISO/IEC 17025:2017 for performing specific laboratory activities as listed in the scope of accreditation within the test category of 殭香港怨可處根據ISO/IEC 17025:2017認可 進行難於認可範圍內下述測試類別中的指定實驗所活動

> Environmental Testing 環境測試

This accreditation to ISO/IEC 17025:2017 demonstrates technical competence for a defined scope and the implementation of a management system relevant to laboratory operation (see joint IAF-ILAC-ISO Communiqué). 此項 ISO/IEC 17025:2017 的認可資格證明比實驗所具備指定範疇內所須的技術能力並 實施一套與實驗所讓作相關的管理體系 (見圖際認可論壇、圖願實驗所認可合作相聲及國際標準化組織的離合公報)。

The common seal of HKAS is affixed hereto by the authority of the HKAS Executive 現經香港認可處執行機關授權在此畫上香港認可處的印章

SHUM Wal-leung, Executive Administrator

Show Waredung, Executive Administration 執行幹事 沈偉良 Issue Date:15 November 2021 簽發日期:二零二一年十一月十五日

Registration Number: HOKLAS 241 註冊號碼:




Date of First Registration: 16 July 2014 首次註冊日期:二零一四年七月十六日

This certificate is issued subject to the terms and conditions laid down by HKAS 本習書使用香港認可處訂立的維約及條件登出 L002316



APPENDIX F: LOCATION PLAN OF AIR QUALITY MONITORING STATION





The copyright of this document is owned by Acuity Sustainability Consulting Limited. It may not be reproduced except with prior written approval from the Company.


Acuity Sustainability Consulting Limited



APPENDIX G: AIR QUALITY MONITORING DATA



The Summary of 1-hour TSP Concentration (μ g/m³) at A10




The copyright of this document is owned by Acuity Sustainability Consulting Limited. It may not be reproduced except with prior written approval from the Company.

Acuity Sustainability Consulting Limited



The Summary of 1-hour TSP Concentration (μ g/m³) at A20




The copyright of this document is owned by Acuity Sustainability Consulting Limited. It may not be reproduced except with prior written approval from the Company.

Acuity Sustainability Consulting Limited




The Summary of 24-hour TSP Concentration (μ g/m³) at A10





The Summary of 24-hour TSP Concentration (μ g/m³) at A20



The copyright of this document is owned by Acuity Sustainability Consulting Limited. It may not be reproduced except with prior written approval from the Company.

Acuity Sustainability Consulting Limited



APPENDIX H: WASTE FLOW TABLE





		Actual Quantities of Inert C&D Materials Generated Monthly					Actual Quantities of C&D Wastes Generated Monthly				
Reporting Month	Total Quantity Generated	Hard Rock and Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper / cardboard packaging	Plastics (see Note)	Chemical Waste	Others, e.g. general refuse
	(in ,000kg)	(in ,000kg)	(in ,000kg)	(in ,000kg)	(in ,000kg)	(in ,000kg)	(in ,000kg)	(in ,000kg)	(in ,000kg)	(in ,000kg)	(in ,000kg)
March 2020	1.35	0	0	0	1.35	0	0	0	0	0	0
April 2020	1472.9	0	614.00	0	855.61	0	0	0	0	0	3.29
May 2020	213.75	0	0	0	205.94	0	0	0	0	0	7.81
June 2020	1.86	0	0	0	0	0	0	0	0	0	1.86
July 2020	4.95	0	0	0	0	0	0	0	0	0	4.95
August 2020	308.99	0	0	0	306.38	0	0	0	0	0	2.61
September 2020	31.11	0	0	0	22.38	0	0	0	0	0	8.73
October 2020	18.08	0	0	0	14.33	0	0	0	0	0	3.75
November 2020	1.42	0	0	0	0	0	0	0	0	0	1.42
December 2020	16.99	0	0	0	14.88	0	0	0	0	0	2.11
January 2021	25.87	0	0	0	22.12	0	0	0	0	0	3.75
February 2021	2.00	0	0	0	0	0	0	0	0	0	2.00





		Actual Quantities of Inert C&D Materials Generated Monthly					Actual Quantities of C&D Wastes Generated Monthly				
Reporting Month	Total Quantity Generated	Hard Rock and Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper / cardboard packaging	Plastics (see Note)	Chemical Waste	Others, e.g. general refuse
	(in ,000kg)	(in ,000kg)	(in ,000kg)	(in ,000kg)	(in ,000kg)	(in ,000kg)	(in ,000kg)	(in ,000kg)	(in ,000kg)	(in ,000kg)	(in ,000kg)
March 2021	3.79	0	0	0	0	0	0	0	0	0	3.79
April 2021	7.40	0	0	0	0	0	0	0	0	0	7.40
May 2021	8.30	0	0	0	0	0	0	0	0	0	8.30
June 2021	11.12	0	0	0	0	0	0	0	0	0	11.12
July 2021	19.70	0	0	0	7.73	0	0	0	0	0	11.97
August 2021	20.29	0	0	0	14.95	0	0	0	0	0	5.34
September 2021	219.20	0	0	0	214.71	0	0	0	0	0	4.49
October 2021	23.59	0	0	0	14.62	0	0	0	0	0	8.97
November 2021	59.40	0	0	0	52.88	0	0	0	0	0	6.52
December 2021	14.85	0	0	0	0	0	0	0	0	0	14.85
January 2022	64.95	0	0	0	54.69	0	0	0	0	0	10.26
February 2022	6.09	0	0	0	0	0	0	0	0	0	6.09



		Actual Quantities of Inert C&D Materials Generated Monthly					Actual Quantities of C&D Wastes Generated Monthly				
Reporting Month	Total Quantity Generated	Hard Rock and Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper / cardboard packaging	Plastics (see Note)	Chemical Waste	Others, e.g. general refuse
	(in ,000kg)	(in ,000kg)	(in ,000kg)	(in ,000kg)	(in ,000kg)	(in ,000kg)	(in ,000kg)	(in ,000kg)	(in ,000kg)	(in ,000kg)	(in ,000kg)
March 2022	13.87	0	0	0	0	0	0	0	0	0	13.87
April 2022	6.08	0	0	0	0	0	0	0	0	0	6.08
May 2022	82.71	0	0	0	56.56	0	0	0	0	0	26.15
June 2022	2.28	0	0	0	0	0	0	0	0	0	2.28

Remarks: The major excavation works were conducted in April and May 2020, approximately 1675.55 tonnes of inert excavated materials were generated. 614 tonnes of excavated materials were stored in the material storage area for the subsequent backfilling. Due the limited space and the construction of basement and other substructure works, the remaining 1061.55 tonnes of excavated material were delivered to public fill reception facilities. Some minor excavation works may be conducted in the later work processes.



APPENDIX I: STATISTICS ON COMPLAINT, NOTIFICATIONS OF SUMMONS AND SUCCESSFUL PROSECUTIONS



aurecon

Statistical Summary of Exceedances								
	Air Quality							
Location	LocationAction LevelLimit LevelTotal							
A10	A10 0 0 0							
A20								

Statistical Summary of Environmental Complaints

Reporting Period	Environmental Complaint Statistics						
	Frequency	Cumulative	Complaint Nature				
10 March 2020							
-	0	0	N/A				
30 June 2022							

Statistical Summary of Environmental Non-compliance

Reporting Period	Environmental Non-compliance Statistics					
	Frequency	Cumulative	Details			
10 March 2020						
- 30 June 2022	0	0	N/A			

Statistical Summary of Environmental Summons

Reporting Period	Environmental Summons Statistics					
	Frequency	Cumulative	Details			
10 March 2020		2				
- 30 June 2022	0	0	N/A			

Statistical Summary of Environmental Prosecution

Reporting Period	Environmental Prosecution Statistics					
	Frequency	Cumulative	Details			
10 March 2020	0	0	N1 / A			
- 30 June 2022	U	U	N/A			



APPENDIX J: LETTER OF SUBSTANTIAL COMPLETION FOR PHASE 3



30-JUN-2022 11:14 FROM



Encl. - list of defects and outstanding work c.c. (w/ encl.) PM - Mr. Jairus WONG (via SPM336) PSE - Mr. Sammy YUE - Mr. Tiger LAU (via SEME/2A) PBSE PLA - Ms. Jenny LEUNG LOS - Ms. Kathy TSUI POS - Ms. Veronica WONG (KCT Fax: 2865 4751) File yia STO(A)/AB2/7

PSM - Ms. CHU Pui-ki, Maggie PCOW - Mr. HUNG Fan-leung PBSI - Mr. LO Shi-vi PEMI - Mr. CHAN Kwok-ki EC&IEC - Mr. Franki Chiu (Arup Fax: 2268 3950)

the Contract



APPENDIX K: TRANSPORTATION ROUTES TO/FROM THE SITE



