FUGRO TECHNICAL SERVICES LIMITED Fugro Development Centre, 5 Lok Yi Street, Tai Lam, Tuen Mun, N.T., Hong Kong.

Tel : +852 2450 8233 Fax : +852 2450 6138 E-mail : matlab@fugro.com Website : www.fugro.com



#### **50th CONSOLIDATED MONTHLY EM&A REPORT**

December 2020

| Client       | : | Civil Engineering and Development Department, HKSAR   |
|--------------|---|---|
| EP No.       | : | EP-337/2009 –<br>New Distributor Roads Serving the Planned Kai Tak<br>Development Area  |
| Contract No. | : | KLN/2016/05 –<br>Independent Environmental Checker for<br>Contract No. KL/2015/02 Kai Tak Development –<br>Stage 5A Infrastructure at Former North Apron Area |
| Report No.   | : | 0087/16/ED/1111   |

| Prepared by | : | Wingo So     |
|-------------|---|--------------|
| Reviewed by | : | Calvin Leung |
|             |   | ~ 1          |

Certified by :

Colin Yung

Independent Environmental Checker Fugro Technical Services Limited



## TABLE OF CONTENTS

| EXE  | CUTIVE SU | JMMARY  | I          |
|------|-----------|---|------------|
| 1.   | INTRODU   | CTION   | 1          |
| 2.   | ENVIRON   | MENTAL MONITORING AND AUDIT   | 5          |
| 3.   | SITE INS  | PECTION   | 8          |
| 4.   | ENVIRON   | MENTAL COMPLAINT AND NON-COMPLIANCE   | 9          |
| 5.   | IMPLEME   | NTATION STATUS OF ENVIRONMENTAL MITIGATION MEASUR   | ES 10      |
| 6.   | FUTURE    | KEY ISSUES  | 11         |
| 7.   | CONCLU    | SIONS   | 14         |
| LIST | OF APPEN  | DICES   |            |
| Арре | endix A   | Monthly EM&A Report For Contract No. KL/2014/01<br>Kai Tak Development - Stage 2 Infrastructure works for Developments at Southe<br>the Former Runway | rn Part of |
| Арре | endix B   | Monthly EM&A Report For Contract No. KL/2014/03<br>Kai Tak Development - Stage 3 Infrastructure Works for Developments at the So                      | uthern     |

- Appendix C Monthly EM&A Report For Contract No. KL/2015/02
- Kai Tak Development Stage 5A Infrastructure at Former North Apron Area
- Appendix D Monthly EM&A Report For Contract No. ED/2018/01 Kai Tak Development – Stage 4 infrastructure at the former runway and south apron



## **EXECUTIVE SUMMARY**

Tuen Mun, N.T., Hong Kong.

- i. This is the 50th Consolidated Monthly EM&A Report which summaries the EM&A works undertaken by respective contract under EP-337/2009 within the period between 1 December and 31 December 2020.
- ii. The construction activities undertaken in the reporting month are summarized as follow:

## Contract No. KL/2014/01:

- TTA implementation, minor works at Shing Fung Road and Wang Chiu Road / Kai Cheung Road;
- Laying of paving blocks for footpath;
- Erection of noise barrier panels;
- Planting works along footpath and at deck level;
- Architectural features works at landscaped deck and ground floor open space;
- E&M works;
- Remedial Work of Holding Down Bolts of noise barrier;

E-mail : matlab@fugro.com

Website : www.fugro.com

- Construction of pedestrian streets; and
- Dismantle of temporary working platform at Kai Tak Bridge.

### Contract No. KL/2014/03:

• Landscape works - irrigation systems, tree and shrub planting

### Contract No. KL/2015/02:

- Demolish the uncharted underground concrete structure at PERE TTA Stage 4-2
- Carry out structural works for subway at SKLR Playground
- Excavate with grouting works and ELS installation at PERE TTA Stage 3
- Backfill underneath traffic Deck of TTA Stage 1
- Install glazing and louvre panels at Lift LT3
- Installation of top rail on parapet
- Drainage works at Road D1
- Road works at Road D1, Road L7 and Slip Road S15
- Underground E&M, lighting and irrigation works at Road D1 and L7
- UU installation at Road D1
- Construction of parapet
- Installation of compressive seal
- Refurbishment including repaint extg parapet and redo the gully frame at K72
- Watermain connection works

## Contract No. ED/2018/01:

- Ground investigation works
- Noise barrier Trial pit and utilities diversion
- Elevated landscape deck –Bored pile
- Excavation for North Approach Ramp
- Permanent Structure Construction for North Depressed Road
- Construction of Permanent Structure for Pile Cap
- Construction of base slab and wall for North Approach Ramp
- ELS works for Noise Barrier Foundation
- Excavation and ELS for Underpass and South Depressed Road
- Metal Scaffolding and Falsework Erection & Dismantling at North Approach Ramp



#### **Breaches of the Action and Limit Levels**

- iii. One Action Level exceedance for 24-hr TSP were recorded under Contractor No. KL/2014/03 in the reporting month.
- iv. One Limit Level exceedance for 24-hr TSP was recorded under Contractor No. KL/2014/03 in the reporting month.
- v. No Action / Limit Level exceedance was recorded for 1-hr TSP monitoring in the reporting month.
- vi. One Limit Level exceedance for construction noise was recorded under Contractor No. KL/2014/03 in the reporting month.

#### **Complaint, Notification of Summons and Successful Prosecution**

vii. No complaint, notification of summons or prosecution was received in this reporting month.

#### **Reporting Changes**

viii. There was no reporting change in the reporting month.



## Future Key Issues

Hong Kong.

ix. The potential environmental impacts for the coming month and the control measures are shown in **Table I**:

| Table I Summary  | v of Kev Issu  | es for the Comina | g Month and Conti       | rol Measures |
|------------------|----------------|-------------------|-------------------------|--------------|
| rubio r Ourinnui | y of 1.00 1000 |                   | <i>y</i> month und oond | 011110000100 |

Website : www.fugro.com

| Major Impact<br>Prediction  | Control Measures   |  |  |  |
|---|--|--|--|--|
| Contract No. KL/2   | 014/01:  |  |  |  |
| Air quality<br>impact (dust)  | <ul> <li>Frequent watering of haul road and unpaved/exposed areas;</li> <li>Frequent watering or covering stockpiles with tarpaulin or similar means; and</li> <li>Watering of any earth moving activities.</li> </ul>   |  |  |  |
| Water quality<br>impact (surface<br>run-off)  | <ul> <li>Diversion of the collected effluent to de-silting facilities for treatment prior to discharge to public storm water drains;</li> <li>Provision of adequate de-silting facilities for treating surface run-off and other collected effluents prior to discharge;</li> <li>Provision of perimeter protection such as sealing of hoarding footings to avoid run-off from entering the existing storm water drainage system via public road; and</li> <li>Provision of measures to prevent discharge into the stream.</li> </ul>  |  |  |  |
| Noise Impact  | <ul> <li>Scheduling of noisy construction activities if necessary to avoid persistent noisy operation;</li> <li>Controlling the number of plants use on site;</li> <li>Regular maintenance of machines; and</li> <li>Use of acoustic barriers if necessary.</li> </ul>   |  |  |  |
| Waste/<br>Chemical<br>Management  | <ul> <li>Maintenance involving activities with potential for leakage and spillage should only be undertaken within the areas appropriately equipped to control these discharges.</li> <li>Chemical wastes should be hold by suitable containers with clear label and stored at a safe location.</li> </ul>   |  |  |  |
| Contract No. KL/2   | 014/03:  |  |  |  |
| Construction<br>dust,<br>construction<br>noise, water<br>quality, waste<br>management<br>and landscape<br>and visual<br>impact. | <ul> <li>Sufficient watering of the works site with the active dust emitting activities;</li> <li>Limitation of the speed for vehicles on unpaved site roads;</li> <li>Properly cover or enclosure of the stockpiles and dusty materials;</li> <li>Good site practices on loading dusty materials;</li> <li>Providing sufficient vehicles washing facilities at every vehicle exit point;</li> <li>Good maintenance to the plant and equipment;</li> <li>Use of quieter plant and Quality Powered Mechanical Equipment (QPME);</li> <li>Use of acoustic fabric and noise barrier;</li> <li>Using the approved Non-road Mobile Machineries (NRMMs);</li> <li>Proper storage and handling of chemical;</li> <li>Appropriate desilting, oil interceptors or sedimentation devices provided on site for treatment before discharge;</li> <li>Onsite waste sorting and implementation of trip ticket system;</li> <li>Training of the site personnel in proper waste management and chemical waste handling procedures;</li> <li>Proper storage of the construction materials;</li> <li>Erection of decorative screen hoarding;</li> <li>Strictly following the Environmental Permits and Licenses;</li> <li>Provide sufficient mitigation measures as recommended in Approved EIA Reports</li> </ul> |  |  |  |
| Contract No. KL/2   | 015/02:  |  |  |  |
| Air quality<br>impact (dust)  | <ul> <li>Frequent watering of haul road and unpaved/exposed areas;</li> <li>Frequent watering or covering stockpiles with tarpaulin or similar means;</li> </ul>   |  |  |  |

The copyright of this document is owned by MateriaLab Consultants Ltd. It may not be reproduced except with prior written approval from the Company.

Fugro Development Centre, 5 Lok Yi Street, Tai Lam, Tuen Mun, N.T., Hong Kong. Tel : +852 2450 8233 Fax : +852 2450 6138 E-mail : matlab@fugro.com Website : www.fugro.com



| Major Impact<br>Prediction  | Control Measures   |  |  |
|---|--|--|--|
|   | <ul><li>and</li><li>Watering of any earth moving activities.</li></ul>   |  |  |
| Water quality<br>impact (surface<br>run-off)  | <ul> <li>Diversion of the collected effluent to de-silting facilities for treatment prior to discharge to public storm water drains;</li> <li>Provision of adequate de-silting facilities for treating surface run-off and other collected effluents prior to discharge;</li> <li>Provision of perimeter protection such as sealing of hoarding footings to avoid run-off from entering the existing storm water drainage system via public road; and</li> <li>Provision of measures to prevent discharge into the stream.</li> </ul>  |  |  |
| Noise Impact  | Provision of measures to prevent discharge into the stream.<br>Scheduling of noisy construction activities if necessary to avoid persistent<br>noisy operation;<br>Controlling the number of plants use on site;<br>Regular maintenance of machines; and<br>Use of acoustic barriers if necessary.   |  |  |
| Contract No. ED/2   | <u>018/01:</u>   |  |  |
| Air Quality,<br>Construction<br>Noise, Water<br>Quality,<br>Chemical and<br>Waste<br>Management,<br>Landscape<br>and Visual | <ul> <li>Sufficient watering of the works site with the active dust emitting activities,</li> <li>Limitation of the speed for vehicles on unpaved site roads,</li> <li>Properly cover the stockpiles,</li> <li>Good maintenance to the plant and equipment,</li> <li>Use of quieter plant and Quality Powered Mechanical Equipment (QPME),</li> <li>Provide movable noise barriers,</li> <li>Appropriate desilting/ sedimentation devices provided on site for treatment before discharge,</li> <li>Well maintain the drainage system to prevent the spillage of wastewater during heavy rainfall,</li> <li>Onsite waste sorting and implementation of trip ticket system,</li> <li>Good management and control on construction waste reduction,</li> <li>Erection of decorative screen hoarding,</li> <li>Strictly following the Environmental Permits and Licenses, and</li> <li>Provide sufficient mitigation measures as recommended in Approved EIA Reports.</li> </ul> |  |  |

IV The copyright of this document is owned by MateriaLab Consultants Ltd. It may not be reproduced except with prior written approval from the Company.



#### 1. INTRODUCTION

#### 1.1 Background

- 1.1.1 The Kai Tak Development is located in the south-eastern part of Kowloon Peninsula of the HKSAR, comprising the apron and runway areas of the former Kai Tak Airport and existing waterfront areas at To Kwa Wan, Ma Tau Kok, Kowloon Bay, Kwun Tong and Cha Kwo Ling.
- 1.1.2 A study of environmental impact assessment (EIA) was undertaken to consider the key issues of air quality, noise, water quality, waste, land contamination, cultural heritage and landscape and visual impact, and identify possible mitigation measures associated with the works. EIA Report (Register No. AEIAR-130/2009) was approved by the Environmental Protection Department (EPD) on 4 March 2009.
- 1.1.3 The EP-337/2009 was issued on 23 April 2009 for the new distributor roads serving the planned Kai Tak Development to the following scale and slope:
  - a) Road D1 a dual 2-lane carriageway of approximately 1.3 km long.
  - b) Road D2 a dual 3-lane carriageway of approximately 1.1 km long.
  - c) Road D3 a dual 2-lane carriageway of approximately 2.3 km long.
  - d) Road D4 a dual 2-lane carriageway of approximately 0.9 km long.
- 1.1.4 The Civil Engineering and Development Department HKSAR has appointed Fugro Technical Services Limited (FTS) to undertake the role of Independent Environmental Checker (IEC) for the Contract No. KL/2015/02.
- 1.1.5 This is the 50<sup>th</sup> Consolidated Monthly EM&A Report which summaries the EM&A works undertaken by respective contract under EP-337/2009 within the period between 1 December and 31 December 2020.

| Party                                | Position             | Name             | Telephone | Fax       |  |
|--------------------------------------|----------------------|------------------|-----------|-----------|--|
| Contract No. KL/2014/01:             |                      |                  |           |           |  |
| Project Proponent                    | Senior Engineer      | Mr. Keith Chu    | 3579 2450 | 2570 4540 |  |
| (CEDD)                               | Engineer             | Ms. Adonia Yung  | 3579 2124 | 3579 4516 |  |
| Engineer's<br>Representative (AECOM) | CRE                  | Mr. Clive Cheng  | 3746 1801 | 2798 0783 |  |
| IEC (KSMC)                           | IEC                  | Dr. C. F. Ng     | 2618 2166 | 2120 7752 |  |
|                                      | ET Leader            | Mr. K.S Lee      | 2151 2091 |           |  |
| ET (Cinotech)                        | Audit Team<br>Leader | Ms. Betty Choi   | 2151 2072 | 3107 1388 |  |
| Main Contractor (CCJV)               | EO                   | Mr. Jack Lai     | 2960 1398 | 2960 1399 |  |
| Contract No. KL/2014/0               | <u>3:</u>            |                  |           |           |  |
| Project Proponent<br>(CEDD)          | Engineer             | Mr. Simon Kwok   | 3842 7140 | 2739 0076 |  |
| Engineer's<br>Representative (HMJV)  | SRE                  | Mr. Pat Lam      | 3742 3803 | 3742 3899 |  |
| IEC (Ramboll Hong Kong<br>Limited)   | IEC                  | Mr. Manson Yeung | 9700 6767 | 3465 2899 |  |
| ET (FTS)                             | ET Leader            | Mr. Colin Yung   | 3565 4114 | 3565 4160 |  |
| Main Contractor (CBBC)               | Site Agent           | Mr. Dickey Yau   | 5699 4503 | 2283 1689 |  |
| Main Contractor (CRBC)               | EO                   | Miss. Lila Lui   | 3565 4114 | 2203 1009 |  |
|                                      |                      | 1                |           |           |  |

#### **1.2** Summary of relevant Contract Information of Key Personnel

The copyright of this document is owned by Fugro Technical Services Limited. It may not be reproduced except with prior written approval from the Company.

Fugro Development Centre, 5 Lok Yi Street, Tai Lam, Tuen Mun, N.T., Hong Kong. Tel :+852 2450 8233 Fax :+852 2450 6138 E-mail :matlab@fugro.com Website : www.fugro.com



| Party                                | Position             | Name             | Telephone | Fax       |  |  |
|--------------------------------------|----------------------|------------------|-----------|-----------|--|--|
| Contract No. KL/2015/02:             |                      |                  |           |           |  |  |
| Project Proponent<br>(CEDD)          | Senior Engineer      | Mr. Ricky Chan   | 2116 3753 | 2116 0714 |  |  |
| Engineer's<br>Representative (AECOM) | SRE                  | Mr. Vincent Lee  | 2798 0771 | 2210 6110 |  |  |
| IEC (FTS)                            | IEC                  | Mr. Colin Yung   | 3565 4114 | 2450 8032 |  |  |
|                                      | ET Leader            | Mr. K.S Lee      | 2151 2091 |           |  |  |
| ET (Cinotech)                        | Audit Team<br>Leader | Ms. Betty Choy   | 2151 2072 | 3107 1388 |  |  |
| Main Contractor<br>(PWHJV)           | Site Agent           | Mr. W. M. Wong   | 6386 3535 | 2398 8301 |  |  |
| Contract No. ED/2018/0               | <u>)1:</u>           |                  |           |           |  |  |
| Project Proponent                    | Senior Engineer      | Mr. Ronald Siu   | 3579 2452 | 2739 0076 |  |  |
| (CEDD)                               | Engineer             | Mr. Edwin Chan   | 3579 2458 | 2739 0076 |  |  |
| Engineer's<br>Representative (AECOM) | CRE                  | Mr. Clive Cheng  | 3911 4201 | 3911 4288 |  |  |
| IEC (Ramboll Hong Kong<br>Limited)   | IEC                  | Mr. Manson Yeung | 9700 6767 | 3465 2899 |  |  |
| ET (Ka Shing)                        | ET Leader            | Mr. Chan Pang    | 6082 2973 | 2120 7752 |  |  |
| Main Contractor (Penta-<br>Ocean)    | EO                   | Ms. Juliet Ting  | 9555 8820 | 3465 8898 |  |  |

### 1.3 Summary of Construction Programme and Activities

- 1.3.1 The construction programme of each Contract is summarized in the appendices of the corresponding Monthly EM&A report.
- 1.3.2 The major construction activities undertaken in the reporting month are summarized as follow:

#### Contract No. KL/2014/01:

- TTA implementation, minor works at Shing Fung Road and Wang Chiu Road / Kai Cheung Road;
- Laying of paving blocks for footpath;
- Erection of noise barrier panels;
- Planting works along footpath and at deck level;
- Architectural features works at landscaped deck and ground floor open space;
- E&M works;
- Remedial Work of Holding Down Bolts of noise barrier;
- Construction of pedestrian streets; and
- Dismantle of temporary working platform at Kai Tak Bridge.

#### Contract No. KL/2014/03:

• Landscape works - irrigation systems, tree and shrub planting

## Contract No. KL/2015/02:

- Demolish the uncharted underground concrete structure at PERE TTA Stage 4-2
- Carry out structural works for subway at SKLR Playground
- Excavate with grouting works and ELS installation at PERE TTA Stage 3
- Backfill underneath traffic Deck of TTA Stage 1
- Install glazing and louvre panels at Lift LT3
- Installation of top rail on parapet

The copyright of this document is owned by Fugro Technical Services Limited. It may not be reproduced except with prior written approval from the Company.

Fugro Development Centre, 5 Lok Yi Street, Tai Lam, Tuen Mun, N.T., Hong Kong. Tel : +852 2450 8233 Fax : +852 2450 6138 E-mail : matlab@fugro.com Website : www.fugro.com



- Drainage works at Road D1
- Road works at Road D1, Road L7 and Slip Road S15
- Underground E&M, lighting and irrigation works at Road D1 and L7
- UU installation at Road D1
- Construction of parapet
- Installation of compressive seal
- Refurbishment including repaint extg parapet and redo the gully frame at K72
- Watermain connection works

### Contract No. ED/2018/01:

- Ground investigation works
- Noise barrier Trial pit and utilities diversion
- Elevated landscape deck -Bored pile
- Excavation for North Approach Ramp
- Permanent Structure Construction for North Depressed Road
- Construction of Permanent Structure for Pile Cap
- Construction of base slab and wall for North Approach Ramp
- ELS works for Noise Barrier Foundation
- Excavation and ELS for Underpass and South Depressed Road
- Metal Scaffolding and Falsework Erection & Dismantling at North Approach Ramp

3

#### FUGRO TECHNICAL SERVICES LIMITED Fugro Development Centre, 5 Lok Yi Street, Tai Lam, Tuen Mun, N.T., Tel : +852 2450 8233 Fax : +852 2450 6138

Hong Kong.

E-mail : matlab@fugro.com Website : www.fugro.com



#### 1.4 Summary of Inter-relationship with the environmental protection/ mitigation measures with the construction programme

The summary of inter-relationship with environmental protection/mitigation measures are 1.4.1 presented as follow:

| Major Environmental Impact  | Control Measures   |
|---|--|
| Contract No. KL/2014/01:  |  |
| Noise, dust impact, water<br>quality and waste generation   | <ul> <li>Sufficient watering of the works site with active dust emitting activities;</li> <li>Properly cover the stockpiles;</li> <li>On-site waste sorting and implementation of trip ticket system</li> <li>Appropriate desilting/sedimentation devices provided on site for treatment before discharge;</li> <li>Use of quiet plant and well-maintained construction plant;</li> <li>Well maintain the drainage system to prevent the spillage of wastewater during heavy rainfall;</li> <li>Provide mitigation measure to temporary use of chemicals;</li> <li>Provide sufficient mitigation measures as recommended in Approved EIA Report/Lease requirement.</li> </ul>  |
| Contract No. KL/2014/03:  | · · · · ·  |
| Air Quality Impact,<br>Construction Noise Impact, Water<br>Quality Impact, Chemical and Waste<br>Management,<br>Landscape and Visual Impact | <ul> <li>Sufficient watering of the works site with the active dust emitting activities;</li> <li>Limitation of the speed for vehicles on unpaved site roads;</li> <li>Properly cover or enclosure of the stockpiles and dusty materials;</li> <li>Good site practices on loading dusty materials;</li> <li>Providing sufficient vehicles washing facilities at every vehicle exit point;</li> <li>Good maintenance to the plant and equipment;</li> <li>Use of quieter plant and Quality Powered Mechanical Equipment (QPME);</li> <li>Use of acoustic fabric and noise barrier;</li> <li>Using the approved Non-road Mobile Machineries (NRMMs);</li> <li>Proper storage and handling of chemical;</li> <li>Appropriate desilting, oil interceptors or sedimentation devices provided on site for treatment before discharge;</li> <li>Onsite waste sorting and implementation of trip ticket system;</li> <li>Training of the site personnel in proper waste management and chemical waste handling procedures;</li> <li>Proper storage of the construction materials;</li> <li>Erection of decorative screen hoarding;</li> <li>Strictly following the Environmental Permits and Licenses;</li> <li>Provide sufficient mitigation measures as recommended in Approved EIA Reports</li> </ul> |
| Contract No. KL/2015/02:  |  |
| Noise, dust impact, water<br>quality and waste generation   | <ul> <li>Sufficient watering of the works site with active dust emitting activities;</li> <li>Properly cover the stockpiles;</li> <li>On-site waste sorting and implementation of trip ticket system</li> <li>Appropriate desilting/sedimentation devices provided on site</li> </ul>  |

The copyright of this document is owned by Fugro Technical Services Limited. It may not be reproduced except with prior written approval from the Company.

Fugro Development Centre, 5 Lok Yi Street, Tai Lam, Tuen Mun, N.T., Hong Kong. Tel : +852 2450 8233 Fax : +852 2450 6138 E-mail : matlab@fugro.com Website : www.fugro.com



| Major Environmental Impact   | Control Measures   |  |  |
|--|--|--|--|
|  | <ul> <li>for treatment before discharge;</li> <li>Use of quiet plant and well-maintained construction plant;</li> <li>Provide movable noise barrier;</li> <li>Well maintain the drainage system to prevent the spillage of wastewater during heavy rainfall;</li> <li>Provide sufficient mitigation measures as recommended in Approved EIA Report/Lease requirement.</li> </ul> |  |  |
| Contract No. ED/2018/01:   |  |  |  |
| • The Contractor has implemented environmental mitigation measures and requires as stated in the EIA reports, the EP and the EM&A Manuals. |  |  |  |

#### **1.5** Summary Status of Environmental Licences, Notifications and Permits

1.5.1 Detailed relevant environmental licenses, permits and/or notifications on environmental protection for this EP are presented in the appendices of the corresponding Monthly EM&A report.

### 2. ENVIRONMENTAL MONITORING AND AUDIT

#### 2.1 Results and Observations

#### Air Quality

- 2.1.1 The schedule of air quality monitoring in reporting month is provided in the appendices of the corresponding Monthly EM&A report.
- 2.1.2 The weather conditions during the monitoring are provided in the appendices of the corresponding Monthly EM&A report.
- 2.1.3 The monitoring data of 24-hr TSP and 1 hour TSP are summarized in **Table 2.1**. Detailed monitoring data are presented in the appendices of the corresponding Monthly EM&A report.

#### Table 2.1Summary of 24-hr and 1 hour TSP Monitoring Results

| Parameter      | Monitoring<br>Station    | Average<br>(µg/m³)  | Range<br>(µg/ m³) | Action Level<br>(µg/ m <sup>3</sup> ) | Limit Level<br>(µg/ m³) |  |
|----------------|--------------------------|---|-------------------|---------------------------------------|-------------------------|--|
| Contract No.   | Contract No. KL/2014/01: |   |                   |                                       |                         |  |
| N.A (No air qu | uality monitoring is re  | quired for the Proje  | ect)              |                                       |                         |  |
| Contract No.   | KL/2014/03:              |   |                   |                                       |                         |  |
|                | KTD1                     |   |                   |                                       |                         |  |
| 1-hr TSP       | KTD2c                    |   |                   |                                       |                         |  |
|                | KER1                     | The monitoring results and observations for KTD1, KT<br>and KER1 are reported in the Monthly EM&A Reports |                   |                                       |                         |  |
|                | KTD1                     | 451/2013 prepare  |                   |                                       | epons for EP-           |  |
| 24-hr TSP      | KTD2c                    | 451/2015 prepare  |                   | J. ED/2010/04.                        |                         |  |
|                | KER1                     |   |                   |                                       |                         |  |
| Contract No.   | Contract No. KL/2015/02: |   |                   |                                       |                         |  |
| 1-hr TSP       | AM2                      | 73  | 44 – 138          | 346                                   | 500                     |  |
| 24-hr TSP      | AM2(A)                   | 97  | 69 – 127          | 157                                   | 260                     |  |

The copyright of this document is owned by Fugro Technical Services Limited. It may not be reproduced except with prior written approval from the Company.

Fugro Development Centre, 5 Lok Yi Street, Tai Lam, Tuen Mun, N.T., Hong Kong. Tel :+852 2450 8233 Fax :+852 2450 6138 E-mail :matlab@fugro.com Website : www.fugro.com



| Parameter    | Monitoring<br>Station | Average<br>(µg/m³) | Range<br>(µg/ m³) | Action Level<br>(µg/ m <sup>3</sup> ) | Limit Level<br>(µg/ m <sup>3</sup> ) |
|--------------|-----------------------|--------------------|-------------------|---------------------------------------|--------------------------------------|
| Contract No. | ED/2018/01:           |                    |                   |                                       |                                      |
|              | AM3                   | 88                 | 58 – 119          | 182                                   |                                      |
| 24-hr TSP    | AM4(A)                | 119                | 65 – 146          | 187                                   | 260                                  |
|              | AM7                   | 92                 | 56 – 140          | 181                                   |                                      |
|              | AM3                   | 97                 | 67 – 123          | 297                                   |                                      |
| 1-hr TSP     | AM4(A)                | 117                | 82 – 139          | 326                                   | 500                                  |
|              | AM7                   | 108                | 77 – 146          | 315                                   |                                      |
| 1            |                       |                    |                   |                                       |                                      |

- 2.1.4 One Action Level exceedance for 24-hr TSP were recorded under Contractor No. KL/2014/03 in the reporting month.
- 2.1.5 One Limit Level exceedance for 24-hr TSP was recorded under Contractor No. KL/2014/03 in the reporting month.
- 2.1.6 No Action / Limit Level exceedance was recorded for 1-hr TSP monitoring in the reporting month.
- 2.1.7 The monitoring data of 24-hr TSP was compared with the EIA predictions are presented in the appendices of the corresponding Monthly EM&A report.
- 2.1.8 The Event and Action Plan for air quality is given in the appendices of the corresponding Monthly EM&A report.

<u>Noise</u>

- 2.1.9 The schedule of noise monitoring in reporting month is provided in in the appendices of the corresponding Monthly EM&A report.
- 2.1.10 The noise monitoring data are summarized in **Table 2.2**. Detailed monitoring data are presented in the appendices of the corresponding Monthly EM&A report.

6

Fugro Development Centre, 5 Lok Yi Street, Tai Lam, Tuen Mun, N.T., Hong Kong. Tel : +852 2450 8233 Fax : +852 2450 6138 E-mail : matlab@fugro.com Website : www.fugro.com



#### Table 2.2 Summary of Noise Impact Monitoring Results

| Monitoring<br>Stations   | Construction Noise Level<br>Leq <sub>(30min)</sub> dB(A)<br>(Range)   | Action Level                           | Limit Level<br>dB (A) |
|--|---|--|-----------------------|
| Contract No. KL/2014/01:   |   |  |                       |
| N.A<br>(No Construction noise monitoring is required for the Project.) |   |  | NA                    |
| Contract No. KL/2014/03:   |   |  |                       |
| KTD1   | The monitoring results and  |  | 75                    |
| KTD2c  | observations for KTD1, KTD2c  | When one<br>documented<br>complaint is | 75                    |
| KER1   | and KER1 are reported in the<br>Monthly EM&A Reports for EP-<br>451/2013 prepared for Contract No.<br>ED/2018/04. |  | 75                    |
| Contract No. KL/2015/02:   |   | received                               |                       |
| M3(A)  | 57 – 76 #   |  | 75                    |
| M4   | 70 – 77 #   |  | 70*                   |
| M5(C)  | 62 – 78 #   |  | 75                    |
| Contract No. ED/2018/01:   |   |  |                       |
| M11  | 69.6 – 73.7   |  | 75                    |
| M12  | 64.9 - 67.6   |  | 75                    |

(\*) Noise Limit Level is 65 dB(A) during school examination periods.

(<sup>#</sup>) Measured noise level ≤ background / baseline noise level, detailed data refer to the corresponding Monthly EM&A report.

- 2.1.11 The noise monitoring data was compared with the EIA predictions are presented in the appendices of the corresponding Monthly EM&A report.
- 2.1.12 One Limit Level exceedance for construction noise was recorded under Contractor No. KL/2014/03 in the reporting month.
- 2.1.13 The Event and Action Plan for noise is given in in the appendices of the corresponding Monthly EM&A report.

Landscape and Visual

2.1.14 Site audits were carried out on a weekly basis to monitor and audit the landscape and visual mitigation measures within the site boundaries of this Project. Detailed of observations are presented in the appendices of the corresponding Monthly EM&A report.



#### 3. SITE INSPECTION

#### 3.1 Site Inspection

- 3.1.1 Site inspections were carried out weekly to monitor the implementation of proper environmental pollution control and mitigation measures for the Project.
- 3.1.2 Detailed of observation, recommendation of site inspections and summary of the mitigation measures implementation schedule is provided in the appendices of the corresponding Monthly EM&A Report.

8

# FUGRO TECHNICAL SERVICES LIMITEDFugro Development Centre,Tel: +852 2450 8233

Fugro Development Centre, 5 Lok Yi Street, Tai Lam, Tuen Mun, N.T., Hong Kong.



## 4. ENVIRONMENTAL COMPLAINT AND NON-COMPLIANCE

#### 4.1 Complaints, Notification of Summons and Prosecution

4.1.1 The summary of complaints, notification of summons and prosecution in the reporting month are shown as **Table 4.1**.

Table 4.1 Summary of Complaints, Notification of Summons and Prosecution

| Event   | No. of Event This Month | Remark |
|---|-------------------------|--------|
| Contract No. KL/2014/01:                                |                         |        |
| Complaint received                                      | 0                       | NA     |
| Notifications of any summons &<br>prosecutions received | 0                       | NA     |
| Contract No. KL/2014/03:                                |                         |        |
| Complaint received                                      | 0                       | NA     |
| Notifications of any summons &<br>prosecutions received | 0                       | NA     |
| Contract No. KL/2015/02:                                |                         |        |
| Complaint received                                      | 0                       | NA     |
| Notifications of any summons &<br>prosecutions received | 0                       | NA     |
| Contract No. ED/2018/01:                                |                         |        |
| Complaint received                                      | 0                       | NA     |
| Notifications of any summons &<br>prosecutions received | 0                       | NA     |

4.1.2 Detailed records are presented in the appendices of the corresponding Monthly EM&A report.

9



#### 5. IMPLEMENTATION STATUS OF ENVIRONMENTAL MITIGATION MEASURES

#### 5.1 Implementation Status

5.1.1 The Contractor has implemented environmental mitigation measures and requirements as stated in the EIA Reports, the EP and the EM&A Manuals. The implementation status of the mitigation measures during the reporting month are presented in the appendices of the corresponding Monthly EM&A report.

#### 5.2 Waste Management

5.2.1 The amount of wastes generated of this Project during the reporting month is shown in the appendices of the corresponding Monthly EM&A report.

The copyright of this document is owned by Fugro Technical Services Limited. It may not be reproduced except with prior written approval from the Company.

Fugro Development Centre, 5 Lok Yi Street, Tai Lam, Tuen Mun, N.T., Hong Kong. Tel : +852 2450 8233 Fax : +852 2450 6138 E-mail : matlab@fugro.com Website : www.fugro.com



## 6. FUTURE KEY ISSUES

#### 6.1 Construction Programme for the Next Two Months

6.1.1 The major site activities undertaken for the coming two months are summarized in follow:

#### Contract No. KL/2014/01:

- TTA implementation, minor works at Shing Fung Road and Wang Chiu Road / Kai Cheung Road;
- Laying of paving blocks for footpath;
- Erection of noise barrier panels;
- Planting works along footpath and at deck level;
- · Architectural features works at landscaped deck and ground floor open space;
- E&M works;
- · Remedial Work of Holding Down Bolts of noise barrier;
- · Construction of pedestrian streets; and
- Dismantle of temporary working platform at Kai Tak Bridge.

#### Contract No. KL/2014/03:

• Landscape works – irrigation systems, tree and shrub planting

#### Contract No. KL/2015/02:

- Drive sheet pilings/king posts at PERE TTA Stage 4-2
- · Carry out structural works for subway at SKLR Playground
- Excavate with grouting works and ELS installation at PERE TTA Stage 3
- Backfill underneath traffic Deck of TTA Stage 1
- Carry out lift installation at Lift LT3
- · Place floor screeding at subway
- Installation of top rail on parapet
- Drainage works at Road D1
- Road works at Road D1, Road L7 and Slip Road S15
- Underground E&M, lighting and irrigation works at Road D1 and L7
- UU installation at Road D1
- Removal of stage 1 & 2 portal frame
- Installation of traffic sign
- · Completion of refurbishment including painting & applying of sealant
- Installation of top railing for parapet
- Installation of movement joint
- Applying of road marking
- Watermains connection works

#### Contract No. ED/2018/01:

- Excavation for North Approach Ramp
- Excavation and ELS for Underpass and South Depressed Road
- Construction of base slab and wall for North Approach Ramp
- Noise barrier Trial pit and utilities diversion
- Bored Pile Construction for Landscape Deck
- Permanent Structure Construction for North Depressed Road
- · Fabrication of Precast Yard and Precast Units of DCS Intake Box Culvert
- ELS works for Noise Barrier Foundation

| FUGRO TECHNICAL           | SERVICES LIMITED          |
|---------------------------|---------------------------|
| Fugro Development Centre, | Tel : +852 2450 8233      |
| 5 Lok Yi Street, Tai Lam, | Fax : +852 2450 6138      |
| Tuen Mun, N.T.,           | E-mail : matlab@fugro.com |
| Hong Kong.                | Website : www.fugro.com   |



6.1.2 The potential environmental impacts arising from the above construction activities and the control measures are shown in **Table 6.1**:

# Table 6.1 Summary of Key Issues for the Coming Month and Control Measures

| Major Impact<br>Prediction  | Control Measures   |  |  |
|---|--|--|--|
| Contract No. KL/20  | 014/01:  |  |  |
| Air quality<br>impact (dust)  | <ul> <li>Frequent watering of haul road and unpaved/exposed areas;</li> <li>Frequent watering or covering stockpiles with tarpaulin or similar means; and</li> <li>Watering of any earth moving activities.</li> </ul>   |  |  |
| Water quality<br>impact (surface<br>run-off)  | <ul> <li>Diversion of the collected effluent to de-silting facilities for treatment prior to discharge to public storm water drains;</li> <li>Provision of adequate de-silting facilities for treating surface run-off and other collected effluents prior to discharge;</li> <li>Provision of perimeter protection such as sealing of hoarding footings to avoid run-off from entering the existing storm water drainage system via public road; and</li> <li>Provision of measures to prevent discharge into the stream.</li> </ul>  |  |  |
| Noise Impact  | <ul> <li>Scheduling of noisy construction activities if necessary to avoid persistent noisy operation;</li> <li>Controlling the number of plants use on site;</li> <li>Regular maintenance of machines; and</li> <li>Use of acoustic barriers if necessary.</li> </ul>   |  |  |
| Waste/<br>Chemical<br>Management  | <ul> <li>Maintenance involving activities with potential for leakage and spillage should only be undertaken within the areas appropriately equipped to control these discharges.</li> <li>Chemical wastes should be hold by suitable containers with clear label and stored at a safe location.</li> </ul>   |  |  |
| Contract No. KL/20  | 014/03:  |  |  |
| Construction<br>dust,<br>construction<br>noise, water<br>quality, waste<br>management<br>and landscape<br>and visual<br>impact. | <ul> <li>Sufficient watering of the works site with the active dust emitting activities;</li> <li>Limitation of the speed for vehicles on unpaved site roads;</li> <li>Properly cover or enclosure of the stockpiles and dusty materials;</li> <li>Good site practices on loading dusty materials;</li> <li>Providing sufficient vehicles washing facilities at every vehicle exit point;</li> <li>Good maintenance to the plant and equipment;</li> <li>Use of quieter plant and Quality Powered Mechanical Equipment (QPME);</li> <li>Use of acoustic fabric and noise barrier;</li> <li>Using the approved Non-road Mobile Machineries (NRMMs);</li> <li>Proper storage and handling of chemical;</li> <li>Appropriate desilting, oil interceptors or sedimentation devices provided on site for treatment before discharge;</li> <li>Onsite waste sorting and implementation of trip ticket system;</li> <li>Training of the site personnel in proper waste management and chemical waste handling procedures;</li> <li>Proper storage of the construction materials;</li> <li>Erection of decorative screen hoarding;</li> <li>Strictly following the Environmental Permits and Licenses;</li> <li>Provide sufficient mitigation measures as recommended in Approved EIA Reports</li> </ul> |  |  |
| Contract No. KL/20  | 015/02:  |  |  |
| Air quality<br>impact (dust)  | <ul> <li>Frequent watering of haul road and unpaved/exposed areas;</li> <li>Frequent watering or covering stockpiles with tarpaulin or similar means; and</li> <li>Watering of any earth moving activities.</li> </ul>   |  |  |
| Water quality   | Diversion of the collected effluent to de-silting facilities for treatment prior to  |  |  |

12

The copyright of this document is owned by Fugro Technical Services Limited. It may not be reproduced except with prior written approval from the Company.

Fugro Development Centre, 5 Lok Yi Street, Tai Lam, Tuen Mun, N.T., Hong Kong. Tel : +852 2450 8233 Fax : +852 2450 6138 E-mail : matlab@fugro.com Website : www.fugro.com



| Major Impact<br>Prediction  | Control Measures   |  |  |
|---|--|--|--|
| impact (surface<br>run-off)   | <ul> <li>Provision of adequate de-silting facilities for treating surface run-off and other collected effluents prior to discharge;</li> <li>Provision of perimeter protection such as sealing of hoarding footings to avoi run-off from entering the existing storm water drainage system via public road and</li> </ul>  |  |  |
| Noise Impact  | <ul> <li>Provision of measures to prevent discharge into the stream.</li> <li>Scheduling of noisy construction activities if necessary to avoid persistent noisy operation;</li> <li>Controlling the number of plants use on site;</li> <li>Regular maintenance of machines; and</li> <li>Use of acoustic barriers if necessary.</li> </ul>  |  |  |
| Contract No. ED/2   | 018/01:  |  |  |
| Air Quality,<br>Construction<br>Noise, Water<br>Quality,<br>Chemical and<br>Waste<br>Management,<br>Landscape and<br>Visual | <ul> <li>Sufficient watering of the works site with the active dust emitting activities,</li> <li>Limitation of the speed for vehicles on unpaved site roads,</li> <li>Properly cover the stockpiles,</li> <li>Good maintenance to the plant and equipment,</li> <li>Use of quieter plant and Quality Powered Mechanical Equipment (QPME),</li> <li>Provide movable noise barriers,</li> <li>Appropriate desilting/ sedimentation devices provided on site for treatment before discharge,</li> <li>Well maintain the drainage system to prevent the spillage of wastewater during heavy rainfall,</li> <li>Onsite waste sorting and implementation of trip ticket system,</li> <li>Good management and control on construction waste reduction,</li> <li>Erection of decorative screen hoarding,</li> <li>Strictly following the Environmental Permits and Licenses, and</li> <li>Provide sufficient mitigation measures as recommended in Approved EIA Reports.</li> </ul> |  |  |

## 6.2 Monitoring Schedules for the Next Three Months

6.2.1 The tentative schedules for environmental monitoring in the coming three months are provided in in the appendices of the corresponding Monthly EM&A.



#### 7. CONCLUSIONS

- 7.1.1 One Action Level exceedance for 24-hr TSP were recorded under Contractor No. KL/2014/03 in the reporting month.
- 7.1.2 One Limit Level exceedance for 24-hr TSP was recorded under Contractor No. KL/2014/03 in the reporting month.
- 7.1.3 No Action / Limit Level exceedance was recorded for 1-hr TSP monitoring in the reporting month.
- 7.1.4 One Limit Level exceedance for construction noise was recorded under Contractor No. KL/2014/03 in the reporting month.
- 7.1.5 No complaint, notification of summons or prosecution was received in this reporting month.
- 7.1.6 The potential environmental impacts arising from the coming two months of major construction activities and the control measures are shown in **Table 6.1**.

Fugro Development Centre, 5 Lok Yi Street, Tai Lam, Tuen Mun, N.T., Hong Kong. Tel : +852 2450 8233 Fax : +852 2450 6138 E-mail : matlab@fugro.com Website : www.fugro.com



Appendix A

Monthly EM&A Report For Contract No. KL/2014/01 Kai Tak Development - Stage 2 Infrastructure works for Developments at Southern Part of the Former Runway

The copyright of this document is owned by Fugro Technical Services Limited. It may not be reproduced except with prior written approval from the Company.

## **Civil Engineering and Development Department**

#### EP-337/2009 & EP-445/2013/A

## Contract No. KL/2014/01

Kai Tak Development – Stage 2 Infrastructure works for Developments at Southern Part of the Former Runway

> Monthly EM&A Report December 2020

> > (Version 1.0)

| Approved By |                             |
|-------------|-----------------------------|
|             | (Environmental Team Leader) |

REMARKS:

The information supplied and contained within this report is, to the best of our knowledge, correct at the time of printing.

CINOTECH accepts no responsibility for changes made to this report by third parties

CINOTECH CONSULTANTS LTD Room 1710, Technology Park, 18 On Lai Street, Shatin, NT, Hong Kong Tel: (852) 2151 2083 Fax: (852) 3107 1388 Email: info@cinotech.com.hk





Ka Shing management consultant Limited

Our ref: 14-1-2021

14-1-2021

By email: clive.cheng@aecom-ktd.com and By hand

Ող\_ղ∩տՈՒ

Supervising Officer Representative Aecom Asia Co Ltd. 8/F Grand Central Plaza Tower 2 138 Shatin Rural Committee Road Sha Tin, N.T. Hong Kong (Attn: Mr. Cheng Chi Hung)

Dear Mr. Cheng,

## Re: Contract No. KL/2014/01 (Environmental Permit Nos. EP-337/2009 and EP-445/2013/A) Kai Tak Development -Stage 2 Infrastructure Works for Developments at Southern Part of the Former Runway Monthly EM&A report for December 2020 (version 1.0)

Reference is made to the Environmental Team's submission of the draft Monthly EM&A Report (version 1.0) for December 2020 provided to Independent Environmental Checker (IEC) via email dated on 14-1-2021 for review and comment.

Please be informed that IEC has no adverse comment on the captioned submission. IEC writes to verify the captioned submission in accordance with Specific Condition 2.2 of the Environmental Permit No. 337/2009 and 445/2013/A.

Thank you very much for your attention and please feel free to contact the undersigned should you require further information.

Yours faithfully,

For and on behalf of

Ka Shing Management Consultant Limited

Dr. C.F. Ng

c.c.

Independent Environmental Checker

| CEDD     | Mr. CHU Chi Hong, Keith | (By email: keithchchu@cedd.gov.hk)                   |
|----------|-------------------------|--|
| AECOM    | Mr. Anthony Lok         | (By email: anthony.lok@aecom-ktd.com)                |
| CEC-CCC  | Mr. Eric Fong           | (By email: eric-cs-fong@continental-engineering.com) |
| Cinotech | Mr. K.S Lee             | (By email: ks.lee@cinotech.com.hk)                   |

Unit 2, 13/F Kai Yue Commercial Building, 2C Argyle St, Mong Kok, Kowloon 九龍旺角亞皆老街 2C 號啟如商業大廈 13 樓 2 室 Tel: (852) 2618 2166 Fax: (852) 2120 7752 Web Site: www.ka-shing.net 電話: (852) 2618 2166 傳真: (852) 2120 7752 網站: www.ka-shing.net



## TABLE OF CONTENTS

|    | EXECUTIVE SUMMARY   |
|----|---|
|    | Environmental Monitoring Works  |
|    | Environmental Licenses and Permits  |
|    | Key Information in the Reporting Month  |
|    | Future Key Issues   |
| 1. | INTRODUCTION  |
|    | Background  |
|    | Project Organizations   |
|    | Construction Activities undertaken during the Reporting Month                         |
|    | Summary of EM&A Requirements  |
| 2. | AIR QUALITY   |
|    | Monitoring Requirements   |
|    | Observations  |
| 3. | NOISE   |
|    | Monitoring Requirements   |
|    | Observations  |
| 4. | LANDSCAPE AND VISUAL  |
|    | Monitoring Requirements   |
|    | Results and Observations  |
| 5. | ENVIRONMENTAL AUDIT9  |
|    | Site Audits   |
|    | Status of Environmental Licensing and Permitting                                      |
|    | Status of Waste Management  |
|    | Implementation Status of Environmental Mitigation Measures                            |
|    | Summary of Mitigation Measures Implemented  |
|    | Implementation Status of Event Action Plans   |
|    | Summary of Complaint, Warning, Notification of any Summons and Successful Prosecution |
|    |   |
| 6. | FUTURE KEY ISSUES13   |
| 7. | CONCLUSIONS AND RECOMMENDATIONS15   |
|    | Conclusions   |
|    | Recommendations15   |

## LIST OF TABLES

- Table INon-compliance Recorded for the Project in the Reporting Month
- Table IISummary Table for Key Information in the Reporting Month
- Table 1.1Key Project Contacts
- Table 1.2Construction Programme Showing the Inter-Relationship with Environmental<br/>Protection/Mitigation Measures
- Table 5.1
   Summary of Environmental Licensing and Permit Status
- Table 5.2Observations and Recommendations of Site Inspections

## LIST OF FIGURES

Figure 1 Site Layout Plan

## LIST OF APPENDICES

- A Action and Limit Levels
- B Summary of Exceedance
- C Site Audit Summary
- D Event Action Plans
- E Environmental Mitigation Implementation Schedule (EMIS)
- F Summaries of Environmental Complaint, Warning, Summon and Notification of Successful Prosecution
- G Waste Generated Quantity

## **EXECUTIVE SUMMARY**

### Introduction

- This is the 57<sup>th</sup> Monthly Environmental Monitoring and Audit Report prepared by Cinotech Consultants Ltd. for "Contract No. KL/2014/01 - Kai Tak Development – Stage 2 Infrastructure Works for Developments at the Southern Part of the Former Runway" (Hereafter referred to as "the Project"). This contract work comprises two Schedule 2 designated projects (DP), namely the new distributor road D4 (part) and roads D3A & D4A serving the planned KTD. The DPs are part of the designated projects under Environmental Permits (EP) No.: EP-337/2009 ("New distributor roads serving the planned Kai Tak Development") and EP-445/2013/A ("Kai Tak Development – Roads D3A & D4A") respectively. This report documents the findings of EM&A Works conducted in December 2020.
- 2. With reference to the same principle of EIA report of the Project, no air quality monitoring station within 500 m and noise monitoring station within 300 m from the boundary of this Project are considered as relevant monitoring locations. In such regard, no relevant air quality and noise monitoring location are required for monitoring under the Project. The monitoring works for recommended monitoring stations in EM&A Manual of the DPs are conducted by Kai Tak Development (KTD) Schedule 3 Project.
- 3. The major site activities undertaken in the reporting month included:
  - TTA implementation, minor works at Shing Fung Road and Wang Chiu Road / Kai Cheung Road;
  - Laying of paving blocks for footpath;
  - Erection of noise barrier panels;
  - Planting works along footpath and at deck level;
  - Architectural features works at landscaped deck and ground floor open space;
  - E&M works;
  - Remedial Work of Holding Down Bolts of noise barrier;
  - Construction of pedestrian streets; and
  - Dismantle of temporary working platform at Kai Tak Bridge.

## **Environmental Monitoring Works**

- 4. Environmental monitoring for the Project was performed in accordance with the EM&A Manual and the monitoring results were checked and reviewed. Site Inspections/Audits were conducted once per week. The implementation of the environmental mitigation measures, Event Action Plans and environmental complaint handling procedures were also checked.
- 5. Summary of the non-compliance in the reporting month for the Project is tabulated in **Table I**.

#### Table I Non-compliance Recorded for the Project in the Reporting Month

| Parameter   | No. of Project-rela | No. of Project-related Exceedance |              |
|-------------|---------------------|-----------------------------------|--------------|
| 1 al ameter | Action Level        | Limit Level                       | Action Taken |
| Noise       | 0                   | 0                                 | N/A          |

Environmental Monitoring for Air Quality and Construction Noise

6. No monitoring for air quality and construction noise is required. No Action/Limit Level exceedance was recorded.

## **Environmental Licenses and Permits**

- Licenses/Permits granted to the Project include the Environmental Permits (EP) for the Project, EP-337/2009 issued on 23 April 2009 and EP-445/2013 issued on 3 May 2013 (Amended Environmental Permit (No.: EP-445/2013/A) issued on 13 August 2014).
- 8. Billing Account for Disposal of Construction Waste (A/C No. 7024073)
- 9. Registration of Chemical Waste Producer (License: 5213-247-C4004-01).
- 10. Water Discharge License (License: WT00023634-2016).
- 11. Construction Noise Permits (Permit: GW-RE0442-20 & GW-RE0639-20)

## Key Information in the Reporting Month

12. Summary of key information in the reporting month is tabulated in Table II.

| Event   | Event Details |        | Action Taken | Status | Remark |
|---|---------------|--------|--------------|--------|--------|
|   | Number        | Nature |              |        |        |
| Complaint received  | 0             |        | N/A          | N/A    |        |
| Reporting<br>Changes  | 0             |        | N/A          | N/A    |        |
| Notifications of<br>any summons &<br>prosecutions<br>received | 0             |        | N/A          | N/A    |        |

## Table II Summary Table for Key Information in the Reporting Month

## **Future Key Issues**

- 13. The future key environmental issues in the coming month include:
  - Dust generation from stockpiles of dusty materials, exposed site area, excavation works and rock breaking activities;
  - Water spraying for dust generating activity and on haul road;
  - Proper storage of construction materials on site;
  - Storage of chemicals/fuel and chemical waste/waste oil on site;
  - Accumulation of general and construction waste on site;
  - Noise from operation of the equipment, especially for excavation activities and machinery on-site;
  - Wastewater and runoff discharge from site;
  - Regular removal of silt, mud and sand along u-channels and sedimentation tanks; and
  - Review and implementation of temporary drainage system for the surface runoff.

## 1. INTRODUCTION

### Background

- 1.1 The Kai Tak Development (KTD) is located in the south-eastern part of Kowloon Peninsula, comprising the apron and runway areas of the former Kai Tak Airport and existing waterfront areas at To Kwa Wan, Ma Tau Kok, Kowloon Bay, Kwun Tong and Cha Kwo Ling. It covers a land area of about 328 hectares. Stage 2 Infrastructure Works for Developments for Southern Part of the Former Runway is one of the construction stages of KTD. It contains two Schedule 2 DPs including new distributor roads serving the planned KTD and KTD Roads D3A & D4A. The general layout of the Project is shown in **Figure 1.**
- 1.2 One Environmental Permit (EP) No.: EP-337/2009 was issued on 23 April 2009 for new distributor roads serving the planned KTD and one Environmental Permit No.: EP-445/2013 was issued on 3 May 2013 for Kai Tak Development Roads D3A & D4A to Civil Engineering and Development Department (CEDD) as the Permit Holder. Pursuant to Section 13 of the EIAO, the Director of Environmental Protection Department amended the Environmental Permit No.: EP-445/2013 based on the Application No. VEP-449/2014 and the Environmental Permit (No.: EP-445/2013/A) was issued on 13 August 2014.
- 1.3 A study of environmental impact assessment (EIA) was undertaken to consider the key issues of air quality, noise, water quality, waste, land contamination, cultural heritage and landscape and visual impact, and identify possible mitigation measures associated with the works. EIA Reports (Register No. AEIAR-130/2009 and AEIAR-170/2013) were approved by the Environmental Protection Department (EPD) on 4 2009 and 3 May 2013 respectively.
- 1.4 Cinotech Consultants Limited (Cinotech) was commissioned by Civil Engineering and Development Department (CEDD) to undertake the role of the Environmental Team (ET) for the Contract No. KL/2014/01 Stage 2 Infrastructure Works for Developments at the Southern Part of the Former Runway. The construction work under KL/2014/01 comprises the construction of part of the Road D4 under the EP (EP-337/2009) and the construction of Roads D3A & D4A under the EP (EP-445/2013/A).
- 1.5 Cinotech Consultants Limited was commissioned by Civil Engineering and Development Department (CEDD) to undertake the Environmental Monitoring and Audit (EM&A) works for the Project. The construction commencement of this Contract is on 13 April 2016. This is the 57<sup>th</sup> Monthly EM&A report summarizing the EM&A works for the Project in December 2020.
- 1.6 All project information since the commencement of work under EPs including Monthly EM&A Reports is made available to the public via internet access at the website: http://www.kl201401.com/

3

## **Project Organizations**

- 1.7 Different parties with different levels of involvement in the project organization include:
  - Project Proponent Civil Engineering and Development Department (CEDD).
  - The Supervising Officer and the Supervising Officer's Representative (SO) AECOM Asia Co. Ltd. (AECOM).
  - Environmental Team (ET) Cinotech Consultants Limited (CCL).
  - Independent Environmental Checker (IEC) Ka Shing Management Consultant Ltd. (KSMC).
  - Contractor Continental Engineering Corp. and Chit Cheung Construction Co. Ltd. Joint Venture (CCJV).

| Table 1.1 Key Project Contacts |   |                 |                              |           |              |
|--------------------------------|---|-----------------|------------------------------|-----------|--------------|
| Party                          | Role                                    | Contact Person  | Position                     | Phone No. | Fax No.      |
| CEDD                           | Project                                 | Mr. Keith Chu   | Senior<br>Engineer           | 3579 2450 | 3579         |
|                                | Proponent                               | Ms. Adonia Yung | Engineer                     | 3579 2124 | 4516         |
| AECOM                          | Supervising<br>Officer                  | Mr. Clive Cheng | CRE                          | 3746 1801 | 2798<br>0783 |
|                                | Environmental                           | Mr. K S Lee     | Environmental<br>Team Leader | 2151 2091 | 3107         |
| Cinotech                       | Team                                    | Ms. Betty Choi  | Audit Team<br>Leader         | 2151 2072 | 1388         |
| KSMC                           | Independent<br>Environmental<br>Checker | Dr. C. F. Ng    | IEC                          | 2618 2166 | 2120<br>7752 |
| CCJV                           | Contractor                              | Mr. Jack Lai    | Environmental<br>Officer     | 2960 1398 | 2960<br>1399 |

#### 1.8 The key contacts of the Project are shown in **Table 1.1**.

## **Construction Activities undertaken during the Reporting Month**

- 1.9 The site activities undertaken in the reporting month included:
  - TTA implementation, minor works at Shing Fung Road and Wang Chiu Road / Kai Cheung Road;
  - Laying of paving blocks for footpath;
  - Erection of noise barrier panels;
  - Planting works along footpath and at deck level;
  - Architectural features works at landscaped deck and ground floor open space;
  - E&M works;
  - Remedial Work of Holding Down Bolts of noise barrier;
  - Construction of pedestrian streets; and
  - Dismantle of temporary working platform at Kai Tak Bridge.

1.10 The construction programme showing the inter-relationship with environmental protection/mitigation measures is presented in **Table 1.2**.

## Table 1.2 Construction Programme Showing the Inter-Relationship with Environmental Protection/Mitigation Measures

| Construction<br>Works          | Major Environmental<br>Impact                             | Control Measures   |
|--------------------------------|---|--|
| As mentioned in<br>Section 1.8 | Noise, dust impact, water<br>quality and waste generation | Sufficient watering of the works site<br>with active dust emitting activities;<br>Properly cover the stockpiles;<br>On-site waste sorting and<br>implementation of trip ticket system;<br>Appropriate desilting/sedimentation<br>devices provided on site for treatment<br>before discharge;<br>Use of quiet plant and well-maintained<br>construction plant;<br>Well maintain the drainage system to<br>prevent the spillage of wastewater during<br>heavy rainfall;<br>Provide mitigation measure to temporary<br>use of chemicals;<br>Provide sufficient mitigation measures as<br>recommended in Approved EIA<br>Report/Lease requirement. |

## Summary of EM&A Requirements

- 1.11 The EM&A programme requires construction noise monitoring, air quality monitoring, landscape and visual monitoring and environmental site audit. The EM&A requirements for each parameter are described in the following sections, including:
- All monitoring parameters;
- Action and Limit levels for all environmental parameters;
- Event Action Plans;
- Environmental requirements and mitigation measures, as recommended in the EM&A Manual under the EP.
- 1.12 The advice on the implementation status of environmental protection and pollution control/mitigation measures is summarized in Section 5 of this report.

## 2. AIR QUALITY

## **Monitoring Requirements**

- 2.1 With reference to the same principle of EIA report of the Project, air quality monitoring station should be provided at the Air Sensitive Receivers (ASR) within 500 m from the boundary of this Project. Since the opening of the Centre of Excellence in Paediatrics (Children's Hospital) on 18 December 2018, the hospital is considered as the only relevant monitoring location and therefore the monitoring is required.
- 2.2 As the monitoring works for the hospital is covered by the Contract KL/2014/03 (Kai Tak Development Stage 3 Infrastructure Works for Developments at the Southern Part of the Former Runway) at the monitoring station (KTD1a), the corresponding monitoring results for December 2020 should be accessed in the EM&A report for the reporting month. **Appendix A** shows the established Action and Limit Levels for the environmental monitoring works.

## Observations

- 2.3 No monitoring for air quality is required for this report. No Action/Limit Level exceedance at KTD1a was recorded. The summary of exceedance record in reporting month is shown in **Appendix B**.
- 2.4 Site audits were carried out on a weekly basis to monitor and audit the timely implementation of air quality mitigation measures within the site boundaries of this Project. The summaries of site audits are attached in **Appendix C.**

## 3. NOISE

## **Monitoring Requirements**

- 3.1 With reference to the same principle of EIA report of the Project, construction noise monitoring station should be provided at the Noise Sensitive Receivers (NSR) within 300 m from the boundary of this Project. Since the opening of the Centre of Excellence in Paediatrics (Children's Hospital) on 18 December 2018, the hospital is considered as the only relevant monitoring location and therefore the monitoring is required.
- 3.2 As the monitoring works for the hospital is covered by the Contract KL/2014/03 (Kai Tak Development Stage 3 Infrastructure Works for Developments at the Southern Part of the Former Runway) at the monitoring station (KTD1a), the corresponding monitoring results for December 2020 should be accessed in the EM&A report for the reporting month. **Appendix A** shows the established Action and Limit Levels for the environmental monitoring works.

## Observations

- 3.3 No monitoring for construction noise is required for this report. No Action/Limit Level exceedance at KTD1a was recorded. The summary of exceedance record in reporting month is shown in **Appendix B**.
- 3.4 Site audits were carried out on a weekly basis to monitor and audit the timely implementation of construction noise mitigation measures within the site boundaries of this Project. The summaries of site audits are attached in **Appendix C**.

## 4. LANDSCAPE AND VISUAL

## **Monitoring Requirements**

4.1 According to EM&A Manual of the Kai Tak Development EIA Study, ET shall monitor and audit the contractor's operation during the construction period on a weekly basis, and to report on the contractor's compliance.

## **Results and Observations**

- 4.2 Site audits were carried out on a weekly basis to monitor and audit the timely implementation of landscape and visual mitigation measures within the site boundaries of this Project. The summaries of site audits are attached in **Appendix C**.
- 4.3 No non-compliance of the landscape and visual impact was recorded in the reporting month.
- 4.4 Should non-compliance of the landscape and visual impact occur, action in accordance with the action plan presented in **Appendix D** shall be performed.

## 5. ENVIRONMENTAL AUDIT

## Site Audits

- 5.1 Site audits were carried out on a weekly basis to monitor the timely implementation of proper environmental management practices and mitigation measures in the Project site. The summaries of site audits are attached in **Appendix C**.
- 5.2 Site audits were conducted by representatives of the Contractor, Supervising Officer and ET on 3, 10, 17, 23 & 31 December 2020 in the reporting month. IEC joint site inspection was conducted on 23 December 2020. No non-compliance was observed during the site audits.

## **Status of Environmental Licensing and Permitting**

5.3 All permits/licenses obtained for the Project are summarized in **Table 5.1**.

### Table 5.1 Summary of Environmental Licensing and Permit Status

|   | Valid Period |          | - Details   | <u> </u> |  |  |
|---|--------------|----------|---|----------|--|--|
| Permit No.                              | From         | То       | - Details   | Status   |  |  |
| Environmental Permit (EP)               |              |          |   |          |  |  |
| EP-337/2009                             | 23/04/09     | N/A      | Construction of new distributor<br>roads serving the planned Kai<br>Tak development.  | Valid    |  |  |
| EP-445/2013/A                           | 13/08/14     | N/A      | Construction of Kai Tak<br>Development roads D3A and<br>D4A   | Valid    |  |  |
| Effluent Discharge License              |              |          |   |          |  |  |
| WT00023634-2016                         |              | 31/03/21 | Wastewater from the<br>construction site including<br>effluent treated by screen and<br>sedimentation tank  | Valid    |  |  |
| Registration of Chemical Waste Producer |              |          |   |          |  |  |
| 5213-247-C4004-<br>01                   |              | N/A      | Chemical Waste Types:<br>Surplus paint, waste<br>contaminated by paint, diesel,<br>waste contaminated by diesel,<br>spent lubricating oil and waste,<br>soil contaminated by lubricating<br>oil.                                  | Valid    |  |  |
| Construction Noise Permit (CNP)         |              |          |   |          |  |  |
| GW-RE0442-20                            | 14/06/20     | 13/12/20 | Construction Noise Permit for<br>the use of powered mechanical<br>equipment for carrying out<br>construction work other than<br>percussive pilling and<br>performing prescribed<br>construction work.Expire<br>13<br>Decer<br>202 |          |  |  |
| GW-RE0639-20                            | 3/8/20       | 19/1/21  |   |          |  |  |

## **Status of Waste Management**

- 5.4 The amount of wastes generated by the major site activities of this Project during the reporting month is shown in **Appendix G**.
- 5.5 In respect of the dump truck cover, the Contractor is reminded to take record photos and inspection to ensure that all dump trucks have fully covered the skip before leaving the site.

### **Implementation Status of Environmental Mitigation Measures**

5.6 During site inspections in the reporting month, no non-conformance was identified. ET weekly site inspections were carried out during the reporting month and the observations and recommendations are summarized in Table 5.2.

| 1 abic 5.2                       | Cost rations and | Recommendations of Sit              |           |
|----------------------------------|------------------|-------------------------------------|-----------|
| Parameters                       | Date             | Observations and<br>Recommendations | Follow-up |
| Water<br>Quality                 |                  |                                     |           |
| Air Quality                      |                  |                                     |           |
| Noise                            |                  |                                     |           |
| Waste/<br>Chemical<br>Management |                  |                                     |           |
| Landscape<br>and Visual          |                  |                                     |           |
| Permits/<br>Licenses             |                  |                                     |           |

 Table 5.2
 Observations and Recommendations of Site Inspections

#### **Summary of Mitigation Measures Implemented**

5.7 An updated summary of the EMIS is provided in **Appendix E**.

#### **Implementation Status of Event Action Plans**

5.8 The Event Action Plans for noise and landscape and visual are presented in AppendixD. No Event Action Plan for air quality is considered necessary.

Construction Dust

5.9 No Action/Limit Level exceedance was recorded in the reporting month.

**Construction Noise** 

5.10 No Action/Limit Level exceedance was recorded in the reporting month.

Landscape and visual

5.11 No non-compliance was recorded in the reporting month.

# Summary of Complaint, Warning, Notification of any Summons and Successful Prosecution

5.12 The summaries of environmental complaint, warning, summon and notification of successful prosecution for the Project is presented in **Appendix F**.

#### 6. FUTURE KEY ISSUES

- 6.1 Major site activities undertaken for the coming two months include:
  - TTA implementation, minor works at Shing Fung Road and Wang Chiu Road / Kai Cheung Road;
  - Laying of paving blocks for footpath;
  - Erection of noise barrier panels;
  - Planting works along footpath and at deck level;
  - Architectural features works at landscaped deck and ground floor open space;
  - E&M works;
  - Remedial Work of Holding Down Bolts of noise barrier;
  - Construction of pedestrian streets; and
  - Dismantle of temporary working platform at Kai Tak Bridge.
- 6.2 Key environmental issues in the coming month include:
  - Wastewater and runoff discharge from site;
  - Silt, mud and sand along u-channels and sedimentation tanks;
  - Review and implementation of temporary drainage system for the surface runoff;
  - Noise from operation of the equipment, especially for rock-breaking activities, piling works and machinery on-site;
  - Dust generation from stockpiles of dusty materials, exposed site area, excavation works and rock breaking activities;
  - Dust generating activity and on haul road;
  - Storage of construction materials on site;
  - Storage of chemicals/fuel and chemical waste/waste oil on site;
  - Accumulation of general and construction waste on site

6.3 The tentative program of major site activities and the impact prediction and control measures for the coming two months, i.e. December 2020 and January 2021 are summarized as follows:

| Construction<br>Works          | Major Impact<br>Prediction                   | Control Measures   |  |
|--------------------------------|--|--|--|
|                                | Air quality<br>impact (dust)                 | <ul> <li>a) Frequent watering of haul road and<br/>unpaved/exposed areas;</li> <li>b) Frequent watering or covering stockpiles<br/>with tarpaulin or similar means; and</li> <li>c) Watering of any earth moving activities.</li> </ul>  |  |
| As mentioned in<br>Section 6.1 | Water quality<br>impact (surface<br>run-off) | <ul> <li>a) Diversion of the collected effluent to desilting facilities for treatment prior to discharge to public storm water drains;</li> <li>b) Provision of adequate de-silting facilities for treating surface run-off and other collected effluents prior to discharge;</li> <li>c) Provision of perimeter protection such as sealing of hoarding footings to avoid run-off from entering the existing storm water drainage system via public road; and</li> <li>d) Provision of measures to prevent discharge into the stream.</li> </ul> |  |
|                                | Noise Impact                                 | <ul> <li>a) Scheduling of noisy construction activities<br/>if necessary to avoid persistent noisy<br/>operation;</li> <li>b) Controlling the number of plants use on site;</li> <li>c) Regular maintenance of machines; and</li> <li>d) Use of acoustic barriers if necessary.</li> </ul>   |  |
|                                | Waste/<br>Chemical<br>Management             | <ul><li>a) Maintenance involving activities with<br/>potential for leakage and spillage should<br/>only be undertaken within the areas<br/>appropriately equipped to control these<br/>discharges.</li><li>b) Chemical wastes should be hold by suitable</li></ul>   |  |
|                                |  | containers with clear label and stored at a safe location.   |  |

#### 7. CONCLUSIONS AND RECOMMENDATIONS

#### Conclusions

7.1 The Environmental Monitoring and Audit (EM&A) Report presents the EM&A works undertaken in December 2020.

#### Air Quality and Construction Noise

7.2 No regular monitoring air quality and noise monitoring is required for the Project. No Action/Limit Level exceedance was recorded.

Landscape and visual

7.3 No non-compliance was recorded in the reporting month.

#### Complaint and Prosecution

- 7.4 No environmental complaints and environmental prosecution were received in the reporting month.
- 7.5 The ET will keep track on the EM&A programme to ensure compliance of environmental requirements and the proper implementation of all necessary mitigation measures.


#### Recommendations

7.6 According to the environmental audit performed in the reporting month, the following recommendations were made:

#### Waste/ chemical management

• To avoid the accumulation of general refuse.

FIGURES



APPENDIX A ACTION AND LIMIT LEVELS

### **Appendix A - Action and Limit Levels**

| Monitoring<br>Station | Parameter | Action Level<br>(μg/ m <sup>3</sup> ) | $      Limit \ Level^{(1)(2)} \\ (\mu g/\ m^3) $ |
|-----------------------|-----------|---------------------------------------|--|
| KTD1a                 | 24-hr TSP | 177                                   | 260  |
| KTD1a*                | 1-hr TSP  | 285                                   | 500  |

#### Table A-1 Action and Limit Levels for Air Quality Monitoring

\* 1-hr TSP monitoring should be required in case of complaints.

| Table A-2  | Action and Limit Levels for Construction Noise Monitoring |  |
|------------|---|--|
| I abit A-2 | Action and Limit Levels for Construction Noise Monitoring |  |

| Time Period                      | Action Level                                    | Limit Level <sup>(1)(2)</sup> |
|----------------------------------|---|-------------------------------|
| 0700-1900 hrs on normal weekdays | When one<br>documented<br>complaint is received | 75 dB(A)<br>70dB(A)/65dB(A)*  |

Remarks: (1) If works are to be carried out during restricted hours, the conditions stipulated in the Construction Noise Permit (CNP) issued by the Noise Control Authority have to be followed.

(2) No regular noise impact monitoring station for this Contract. It is subject to the noise sensitive receiver(s) and additional monitoring work.

(\*) 70dB(A) and 65dB(A) for schools during normal teaching periods and school examination periods respectively.

APPENDIX B SUMMARY OF EXCEEDANCE

### Contract No. KL/2014/01 Kai Tak Development –Stage 2 Infrastructure Works for Developments at the Southern Part of the Former Runway

### **Appendix B – Summary of Exceedance**

#### Exceedance Record for Contract No. KL/2014/01

Reporting Month: December 2020

#### (A) Exceedance Record for Construction Dust

(NIL in the reporting month)

#### (B) Exceedance Record for Construction Noise

(NIL in the reporting month)

#### (C) Exceedance Record for Landscape and Visual

(NIL in the reporting month)

APPENDIX C SITE AUDIT SUMMARY

| Checklist Reference Number | 201203                     |
|----------------------------|----------------------------|
| Date                       | 3 December 2020 (Thursday) |
| Time                       | 14:30 - 15:30              |

|          |  | Related  |
|----------|--|----------|
| Ref. No. | Non-Compliance   | Item No. |
| -        | None identified  | -        |
|          |  | Related  |
| Ref. No. | Remarks/Observations   | Item No. |
|          | B. Water Quality   |          |
|          | No environmental deficiency was identified during site inspection  |          |
|          | C. Air Quality   |          |
|          | No environmental deficiency was identified during site inspection.   |          |
|          | D. Noise   |          |
|          | No environmental deficiency was identified during site inspection.   |          |
|          | E. Waste / Chemical Management   |          |
|          | No environmental deficiency was identified during site inspection.   |          |
|          | F. Visual and Landscape  |          |
|          | No environmental deficiency was identified during site inspection.   |          |
|          | G. Permits /Licenses   |          |
|          | No environmental deficiency was identified during site inspection.   |          |
|          | H. Others  |          |
|          | Follow up on the previous audit session (Ref. No:201125): No environmental deficiencies were identified in the previous inspection |          |

|             | Name        | Signature | Date            |
|-------------|-------------|-----------|-----------------|
| Recorded by | Joseph Lau  | R         | 4 December 2020 |
| Checked by  | Colman Wong | Colman    | 6 December 2020 |

| Checklist Reference Number | 201210                      |
|----------------------------|-----------------------------|
| Date                       | 10 December 2020 (Thursday) |
| Time                       | 14:30 - 15:30               |

|          |  | Related  |
|----------|--|----------|
| Ref. No. | Non-Compliance   | Item No  |
| -        | None identified  | -        |
|          |  | Related  |
| Ref. No. | Remarks/Observations   | Item No. |
|          | B. Water Quality   |          |
|          | No environmental deficiency was identified during site inspection  |          |
|          | C. Air Quality   |          |
|          | No environmental deficiency was identified during site inspection.   |          |
|          | D. Noise   |          |
|          | No environmental deficiency was identified during site inspection.   |          |
|          | E. Waste / Chemical Management   |          |
|          | No environmental deficiency was identified during site inspection.   |          |
|          | F. Visual and Landscape  |          |
|          | No environmental deficiency was identified during site inspection.   |          |
|          | G. Permits /Licenses   |          |
|          | No environmental deficiency was identified during site inspection.   |          |
|          | H. Others  |          |
|          | Follow up on the previous audit session (Ref. No:201203): No environmental deficiencies were identified in the previous inspection |          |

|             | Name        | Signature | Date             |
|-------------|-------------|-----------|------------------|
| Recorded by | Joseph Lau  | R         | 11 December 2020 |
| Checked by  | Colman Wong | Colman    | 14 December 2020 |

| Checklist Reference Number | 201217                      |
|----------------------------|-----------------------------|
| Date                       | 17 December 2020 (Thursday) |
| Time                       | 14:30 - 15:30               |

|          |  | Related  |
|----------|--|----------|
| Ref. No. | Non-Compliance   | Item No. |
| -        | None identified  | -        |
|          |  | Related  |
| Ref. No. | Remarks/Observations   | Item No. |
|          | B. Water Quality   |          |
|          | No environmental deficiency was identified during site inspection  |          |
|          | C. Air Quality   |          |
|          | No environmental deficiency was identified during site inspection.   |          |
|          | D. Noise   |          |
|          | No environmental deficiency was identified during site inspection.   |          |
|          | E. Waste / Chemical Management   |          |
|          | No environmental deficiency was identified during site inspection.   |          |
|          | F. Visual and Landscape  |          |
|          | No environmental deficiency was identified during site inspection.   |          |
|          | G. Permits /Licenses   |          |
|          | No environmental deficiency was identified during site inspection.   |          |
|          | H. Others  |          |
|          | Follow up on the previous audit session (Ref. No:201210): No environmental deficiencies were identified in the previous inspection |          |

|             | Name        | Signature | Date             |
|-------------|-------------|-----------|------------------|
| Recorded by | Joseph Lau  | R         | 18 December 2020 |
| Checked by  | Colman Wong | Colman    | 21 December 2020 |

| Checklist Reference Number | 201223                       |
|----------------------------|------------------------------|
| Date                       | 23 December 2020 (Wednesday) |
| Time                       | 14:30 - 16:30                |

| -        |  | Related |
|----------|--|---------|
| Ref. No. | Non-Compliance   | Item No |
| -        | None identified  | -       |
|          |  | Related |
| Ref. No. | Remarks/Observations   | Item No |
|          | B. Water Quality   |         |
|          | No environmental deficiency was identified during site inspection  |         |
|          | C. Air Quality   |         |
|          | No environmental deficiency was identified during site inspection.   |         |
|          | D. Noise   |         |
|          | No environmental deficiency was identified during site inspection.   |         |
|          | E. Waste / Chemical Management   |         |
|          | No environmental deficiency was identified during site inspection.   |         |
|          | F. Visual and Landscape  |         |
|          | No environmental deficiency was identified during site inspection.   |         |
|          | G. Permits /Licenses   |         |
|          | No environmental deficiency was identified during site inspection.   |         |
|          | H. Others  |         |
|          | Follow up on the previous audit session (Ref. No:201217): No environmental deficiencies were identified in the previous inspection |         |

|             | Name        | Signature | Date             |
|-------------|-------------|-----------|------------------|
| Recorded by | Joseph Lau  | R         | 23 December 2020 |
| Checked by  | Colman Wong | Colman    | 24 December 2020 |

| Checklist Reference Number | 201231                      |
|----------------------------|-----------------------------|
| Date                       | 31 December 2020 (Thursday) |
| Time                       | 14:30 - 15:30               |

|          |   | Related  |
|----------|---|----------|
| Ref. No. | Non-Compliance  | Item No. |
| -        | None identified   | -        |
|          |   | Related  |
| Ref. No. | Remarks/Observations  | Item No. |
|          | B. Water Quality  |          |
|          | No environmental deficiency was identified during site inspection   |          |
|          | C. Air Quality  |          |
|          | No environmental deficiency was identified during site inspection.  |          |
|          | D. Noise  |          |
|          | No environmental deficiency was identified during site inspection.  |          |
|          | E. Waste / Chemical Management  |          |
|          | No environmental deficiency was identified during site inspection.  |          |
|          | • F. Visual and Landscape   |          |
|          | No environmental deficiency was identified during site inspection.  |          |
|          | G. Permits /Licenses  |          |
|          | No environmental deficiency was identified during site inspection.  |          |
|          | H. Others   |          |
|          | Follow up on the previous audit session (Ref. No:201223): No environmental deficiencies were identified in the previous inspection. |          |

|             | Name        | Signature | Date           |
|-------------|-------------|-----------|----------------|
| Recorded by | Joseph Lau  | R         | 4 January 2021 |
| Checked by  | Colman Wong | Colman    | 5 January 2021 |

APPENDIX D EVENT ACTION PLANS

### **Appendix D - Event Action Plans**

Event/Action Plan for Construction Noise

| EVENT                             |   | ACTI   | ON  |  |
|-----------------------------------|---|--|---|--|
|                                   | ET  | IEC  | ER  | CONTRACTOR   |
| Action Level<br>being<br>exceeded | <ol> <li>Notify ER, IEC and Contractor;</li> <li>Carry out investigation;</li> <li>Report the results of investigation to the IEC, ER and Contractor;</li> <li>Discuss with the IEC and Contractor on remedial measures required;</li> <li>Increase monitoring frequency to check mitigation effectiveness.</li> <li>(The above actions should be taken within 2 working days after the exceedance is identified)</li> </ol>  | <ol> <li>Review the investigation<br/>results submitted by the ET;</li> <li>Review the proposed remedial<br/>measures by the Contractor<br/>and advise the ER accordingly;</li> <li>Advise the ER on the<br/>effectiveness of the proposed<br/>remedial measures.</li> <li>(The above actions should be taken<br/>within 2 working days after the<br/>exceedance is identified)</li> </ol> | <ol> <li>Confirm receipt of notification of<br/>failure in writing;</li> <li>Notify Contractor;</li> <li>In consolidation with the IEC,<br/>agree with the Contractor on the<br/>remedial measures to be<br/>implemented;</li> <li>Supervise the implementation of<br/>remedial measures.</li> <li>(The above actions should be taken<br/>within 2 working days after the<br/>exceedance is identified)</li> </ol>  | <ol> <li>Submit noise mitigation<br/>proposals to IEC and ER;</li> <li>Implement noise mitigation<br/>proposals.</li> <li>(The above actions should be<br/>taken within 2 working days after<br/>the exceedance is identified)</li> </ol>  |
| Limit Level<br>being<br>exceeded  | <ol> <li>Inform IEC, ER, Contractor and<br/>EPD;</li> <li>Repeat measurements to<br/>confirm findings;</li> <li>Increase monitoring frequency;</li> <li>Identify source and investigate<br/>the cause of exceedance;</li> <li>Carry out analysis of<br/>Contractor's working procedures;</li> <li>Discuss with the IEC, Contractor<br/>and ER on remedial measures<br/>required;</li> <li>Assess effectiveness of<br/>Contractor's remedial actions<br/>and keep IEC, EPD and ER<br/>informed of the results;</li> <li>If exceedance stops, cease<br/>additional monitoring.</li> <li>(The above actions should be taken<br/>within 2 working days after the<br/>exceedance is identified)</li> </ol> | <ol> <li>Discuss amongst ER, ET, and<br/>Contractor on the potential<br/>remedial actions;</li> <li>Review Contractor's remedial<br/>actions whenever necessary to<br/>assure their effectiveness and<br/>advise the ER accordingly.</li> <li>(The above actions should be taken<br/>within 2 working days after the<br/>exceedance is identified)</li> </ol>                              | <ol> <li>Confirm receipt of notification of<br/>failure in writing;</li> <li>Notify Contractor;</li> <li>In consolidation with the IEC,<br/>agree with the Contractor on the<br/>remedial measures to be<br/>implemented;</li> <li>Supervise the implementation of<br/>remedial measures;</li> <li>If exceedance continues,<br/>consider stopping the<br/>Contractor to continue working<br/>on that portion of work which<br/>causes the exceedance until the<br/>exceedance is abated.</li> <li>(The above actions should be taken<br/>within 2 working days after the<br/>exceedance is identified)</li> </ol> | <ol> <li>Take immediate action to<br/>avoid further exceedance;</li> <li>Submit proposals for<br/>remedial actions to IEC and<br/>ER within 3 working days of<br/>notification;</li> <li>Implement the agreed<br/>proposals;</li> <li>Submit further proposal if<br/>problem still not under<br/>control;</li> <li>Stop the relevant portion of<br/>works as instructed by the<br/>ER until the exceedance is<br/>abated.</li> <li>(The above actions should be<br/>taken within 2 working days after<br/>the exceedance is identified)</li> </ol> |

## **Appendix D - Event Action Plans**

### Event/Action Plan for Landscape and Visual

| EVENT<br>ACTION                          | ACTION  |   |  |   |  |
|--|---|---|--|---|--|
| LEVEL                                    | ET  | IEC   | ER   | CONTRACTOR  |  |
| Design<br>Check                          | <ul> <li>Check final<br/>design<br/>conforms to<br/>the<br/>requirements<br/>of EP and<br/>prepare<br/>report.</li> </ul>   | <ul> <li>Check report.</li> <li>Recommend<br/>remedial<br/>design if<br/>necessary</li> </ul>   | <ul> <li>Undertake<br/>remedial<br/>design if<br/>necessary</li> </ul>   |   |  |
| Non-<br>conformity<br>on one<br>occasion | <ul> <li>Identify<br/>Source</li> <li>Inform IEC<br/>and ER</li> <li>Discuss<br/>remedial<br/>actions with<br/>IEC, ER and<br/>Contractor</li> <li>Monitor<br/>remedial<br/>actions until<br/>rectification<br/>has been<br/>completed</li> </ul>   | <ul> <li>Check report</li> <li>Check<br/>Contractor's<br/>working<br/>method</li> <li>Discuss with<br/>ET and<br/>Contractor on<br/>possible<br/>remedial<br/>measures</li> <li>Advise ER on<br/>effectiveness<br/>of proposed<br/>remedial<br/>measures.</li> <li>Check<br/>implementatio<br/>n of remedial<br/>measures.</li> </ul>                       | <ul> <li>Notify<br/>Contractor</li> <li>Ensure<br/>remedial<br/>measures are<br/>properly<br/>implemented</li> </ul> | <ul> <li>Amend<br/>working<br/>methods</li> <li>Rectify<br/>damage and<br/>undertake<br/>any<br/>necessary<br/>replacement</li> </ul> |  |
| Repeated<br>Non-<br>conformity           | <ul> <li>Identify<br/>Source</li> <li>Inform IEC<br/>and ER</li> <li>Increase<br/>monitoring<br/>frequency</li> <li>Discuss<br/>remedial<br/>actions with<br/>IEC, ER and<br/>Contractor</li> <li>Monitor<br/>remedial<br/>actions until<br/>rectification<br/>has been<br/>completed</li> <li>If non-<br/>conformity<br/>stops, cease<br/>additional<br/>monitoring</li> </ul> | <ul> <li>Check<br/>monitoring<br/>report</li> <li>Check<br/>Contractor's<br/>working<br/>method</li> <li>Discuss with<br/>ET and<br/>Contractor on<br/>possible<br/>remedial<br/>measures</li> <li>Advise ER on<br/>effectiveness<br/>of proposed<br/>remedial<br/>measures</li> <li>Supervise<br/>implementatio<br/>n of remedial<br/>measures.</li> </ul> | <ul> <li>Notify<br/>Contractor</li> <li>Ensure<br/>remedial<br/>measures are<br/>properly<br/>implemented</li> </ul> | <ul> <li>Amend<br/>working<br/>methods</li> <li>Rectify<br/>damage and<br/>undertake<br/>any<br/>necessary<br/>replacement</li> </ul> |  |

APPENDIX E ENVIRONMENTAL MITIGATION IMPLEMENTATION SCHEDULE (EMIS)

| EIA Ref.                                     | Mitigation Measures   | Status |  |  |  |
|--|---|--------|--|--|--|
| Construction Air Qu                          | Construction Air Quality  |        |  |  |  |
| S3.2<br>(AEIAR-130/2009)                     | 8 times daily watering of the work site with active dust emitting activities.   | ٨      |  |  |  |
| (AEIAR-130/2003)<br>S4.8<br>(AEIAR-170/2013) | Control measures stipulated in the approved KTD Schedule 3 EIA Report should be strictly followed.  | ٨      |  |  |  |
| S3.2<br>(AEIAR-130/2009)<br>and<br>S4.8      | Implementation of dust suppression measures stipulated in Air Pollution Control (Construction Dust) Regulation. The following mitigation measures, good site practices and a comprehensive dust monitoring and audit programme are recommended to minimize cumulative dust impacts. |        |  |  |  |
| (AEIAR-170/2013)                             | <ul> <li>Stockpiling site(s) should be lined with impermeable sheeting and bunded. Stockpiles should be fully covered by impermeable sheeting to reduce dust emission.</li> <li>Misting for the dusty material should be carried out before being loaded into the</li> </ul>        | ^      |  |  |  |
|  | <ul> <li>Any vehicle with an open load carrying area should have properly fitted side and tail boards.</li> </ul>   |        |  |  |  |
|  | <ul> <li>Material having the potential to create dust should not be loaded from a level higher<br/>than the side and tail boards and should be dampened and covered by a clean<br/>tarpaulin.</li> </ul>  | ^      |  |  |  |
|  | <ul> <li>The tarpaulin should be properly secured and should extent at least 300 mm over the edges of the sides and tailboards. The material should also be dampened if necessary before transportation.</li> </ul>   | ^      |  |  |  |
|  | <ul> <li>The vehicles should be restricted to maximum speed of 10 km per hour and confined<br/>haulage and delivery vehicle to designated roadways insider the site. Onsite unpaved<br/>roads should be compacted and kept free of lose materials.</li> </ul>                       | ^      |  |  |  |
|  | • Vehicle washing facilities should be provided at every vehicle exit point.  | ^      |  |  |  |

### Appendix E - Summary of Implementation Schedule of Mitigation Measures for Construction Phase

| EIA Ref.                 | Mitigation Measures  | Status      |
|--------------------------|--|-------------|
|                          | <ul> <li>The area where vehicle washing takes place and the section of the road between the washing facilities and the exit point should be paved with concrete, bituminous materials or hardcores.</li> <li>Every main haul road should be scaled with concrete and kept clear of dusty materials or sprayed with water so as to maintain the entire road surface wet.</li> <li>Every stock of more than 20 bags of cement should be covered entirely by impervious sheeting placed in an area sheltered on the top and the three sides; and</li> <li>Every vehicle should be washed to remove any dusty materials from its body and wheels before leaving the construction sites.</li> </ul> | ∧<br>∧<br>∧ |
| Construction Noise       |  |             |
| S3.3<br>(AEIAR-130/2009) | Use of quiet PME, movable barriers barrier for Asphalt Paver, Breaker, Excavator and<br>Hand-held breaker and full enclosure for Air Compressor, Bar Bender, Concrete Pump,<br>Generator and Water Pump.   | ^           |
| S3.3<br>(AEIAR-130/2009) | Good Site Practice:  |             |
| (AEIAK-130/2009)         | • Only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction program.  | ^           |
|                          | • Silencers or mufflers on construction equipment should be utilized and should be properly maintained during the construction program.  | ٨           |
|                          | <ul> <li>Mobile plant, if any, should be sited as far away from NSRs as possible.</li> </ul>   | ^           |
|                          | <ul> <li>Machines and plant (such as trucks) that may be in intermittent use should be shut<br/>down between works periods or should be throttled down to a minimum.</li> </ul>  | ٨           |
|                          | <ul> <li>Plant known to emit noise strongly in one direction should, wherever possible, be<br/>orientated so that the noise is directed away from the nearby NSRs.</li> </ul>  | ٨           |
|                          | • Material stockpiles and other structures should be effectively utilized, wherever  | ^           |

| EIA Ref.  | Mitigation Measures  | Status            |
|---|--|-------------------|
|   | practicable, in screening noise from on-site construction activities.  |                   |
| S3.3<br>(AEIAR-130/2009)                                    | Scheduling of Construction Works during School Examination Period  | N/A               |
| S3.8<br>(AEIAR-170/2013)                                    | Provision of a landscaped deck along Roads D3A & D4A.  | N/A               |
| S3.8<br>(AEIAR-170/2013)                                    | <ul> <li>Provision of about 1090 m length of vertical noise barrier (connected to the deck) at Roads D3A &amp; D4A;</li> <li>Provision of about 60 m length of overhang vertical noise barrier (connected to the deck) at Road D4A; and</li> <li>Provision of staircases with noise barriers next to Sites 4A1 and 4B1</li> <li>It should be noted that the exact length of the mitigation measures would be subject to minor refinement during the detailed design stage.</li> </ul>                                | N/A<br>N/A<br>N/A |
| S3.8<br>(AEIAR-170/2013)                                    | Non-noise sensitive use areas within Sites 4A1 and 4B1.  | N/A               |
| S3.8<br>(AEIAR-170/2013)                                    | Avoid sensitive façade with openable window facing Road D3A.   | N/A               |
| <b>Construction Water</b>                                   | Quality  |                   |
| S3.4<br>(AEIAR-130/2009)<br>and<br>S5.8<br>(AEIAR-170/2013) | <ul> <li><u>Construction Runoff</u></li> <li>Exposed soil areas should be minimised to reduce the potential for increased siltation, contamination of runoff, and erosion. Construction runoff related impacts associated with the above ground construction activities can be readily controlled through the use of appropriate mitigation measures which include:         <ul> <li>use of sediment traps</li> <li>adequate maintenance of drainage systems to prevent flooding and overflow</li> </ul> </li> </ul> | ∧<br>∧            |

| EIA Ref.                 | Mitigation Measures   |   |
|--------------------------|---|---|
|                          | Construction site should be provided with adequately designed perimeter channel and pre-<br>treatment facilities and proper maintenance. The boundaries of critical areas of<br>earthworks should be marked and surrounded by dykes or embankments for flood<br>protection. Temporary ditches should be provided to facilitate runoff discharge into the<br>appropriate watercourses, via a silt retention pond. Permanent drainage channels should<br>incorporate sediment basins or traps and baffles to enhance deposition rates. The design<br>of efficient silt removal facilities should be based on the guidelines in Appendix A1 of<br>ProPECC PN 1/94. | ٨ |
|                          | Ideally, construction works should be programmed to minimise surface excavation works<br>during the rainy season (April to September). All exposed earth areas should be<br>completed as soon as possible after earthworks have been completed, or alternatively,<br>within 14 days of the cessation of earthworks where practicable. If excavation of soil<br>cannot be avoided during the rainy season, or at any time of year when rainstorms are<br>likely, exposed slope surfaces should be covered by tarpaulin or other means.   | ٨ |
| S5.8<br>(AEIAR-170/2013) | Earthworks final surfaces should be well compacted and the subsequent permanent work<br>or surface protection should be carried out immediately after the final surfaces are formed<br>to prevent erosion caused by rainstorms. Appropriate drainage like intercepting channels<br>should be provided where necessary.  | ٨ |
|                          | Measures should be taken to minimize the ingress of rainwater into trenches. If<br>excavation of trenches in wet seasons is necessary, they should be dug and backfilled in<br>short sections. Rainwater pumped out from trenches or foundation excavations should be<br>discharged into storm drains via silt removal facilities.  | ٨ |
| S3.4<br>(AEIAR-130/2009) | Sediment tanks of sufficient capacity, constructed from pre-formed individual cells of approximately 6 to 8 m <sup>3</sup> capacity, are recommended as a general mitigation measure  | ٨ |

| EIA Ref.  | Mitigation Measures   | Status |
|---|---|--------|
|   | which can be used for settling surface runoff prior to disposal. The system capacity is flexible and able to handle multiple inputs from a variety of sources and particularly suited to applications where the influent is pumped.   |        |
| S3.4<br>(AEIAR-130/2009)<br>and<br>S5.8<br>(AEIAR-170/2013) | Open stockpiles of construction materials (for examples, aggregates, sand and fill material) of more than 50 m <sup>3</sup> should be covered with tarpaulin or similar fabric during rainstorms. Measures should be taken to prevent the washing away of construction materials, soil, silt or debris into any drainage system.  | ^      |
| (   | Manholes (including newly constructed ones) should always be adequately covered and temporarily sealed so as to prevent silt, construction materials or debris being washed into the drainage system and storm runoff being directed into foul sewers.  | ٨      |
| S3.4<br>(AEIAR-130/2009)                                    | Precautions to be taken at any time of year when rainstorms are likely, actions to be taken<br>when a rainstorm is imminent or forecast, and actions to be taken during or after<br>rainstorms are summarised in Appendix A2 of ProPECC PN 1/94. Particular attention<br>should be paid to the control of silty surface runoff during storm events.   | ٨      |
|   | Oil interceptors should be provided in the drainage system and regularly cleaned to prevent the release of oils and grease into the storm water drainage system after accidental spillages. The interceptor should have a bypass to prevent flushing during periods of heavy rain.  | ۸<br>  |
| S3.4<br>(AEIAR-130/2009)<br>and<br>S5.8<br>(AEIAR-170/2013) | All vehicles and plant should be cleaned before leaving a construction site to ensure no<br>earth, mud, debris and the like is deposited by them on roads. An adequately designed and<br>located wheel washing bay should be provided at every site exit, and wash-water should<br>have sand and silt settled out and removed at least on a weekly basis to ensure the<br>continued efficiency of the process. The section of access road leading to, and exiting | ٨      |

| EIA Ref.                 | Mitigation Measures  | Status |
|--------------------------|--|--------|
|                          | from, the wheel-wash bay to the public road should be paved with sufficient backfall<br>toward the wheel-wash bay to prevent vehicle tracking of soil and silty water to public<br>roads and drains.   |        |
| S5.8<br>(AEIAR-170/2013) | Boring and Drilling Water<br>Water used in ground boring and drilling for site investigation or rock / soil anchoring<br>should as far as practicable be re-circulated after sedimentation. When there is a need for<br>final disposal, the wastewater should be discharged into storm drains via silt removal<br>facilities.  | ^      |
|                          | Acid Cleaning, Etching and Pickling Wastewater<br>Acidic wastewater generated from acid cleaning, etching, pickling and similar activities<br>should be neutralized to within the pH range of 6 to 10 before discharging into foul<br>sewers   | ^      |
| S3.4                     | Drainage   |        |
| (AEIAR-130/2009)         | It is recommended that on-site drainage system should be installed prior to the commencement of other construction activities. Sediment traps should be installed in order to minimise the sediment loading of the effluent prior to discharge into foul sewers. There should be no direct discharge of effluent from the site into the sea.   | ٨      |
| S3.4<br>(AEIAR-130/2009) | All temporary and permanent drainage pipes and culverts provided to facilitate runoff discharge should be adequately designed for the controlled release of storm flows. All sediment control measures should be regularly inspected and maintained to ensure proper and efficient operation at all times and particularly following rain storms. The temporarily diverted drainage should be reinstated to its original condition when the construction work has finished or the temporary diversion is no longer required. | ^      |

| EIA Ref.  | Mitigation Measures  | Status |
|---|--|--------|
| S3.4<br>(AEIAR-130/2009)                                    | All fuel tanks and storage areas should be provided with locks and be located on sealed areas, within bunds of a capacity equal to 110% of the storage capacity of the largest tank, to prevent spilled fuel oils from reaching the coastal waters of the Victoria Harbour WCZ.  | ٨      |
| S5.8<br>(AEIAR-170/2013)                                    | There is a need to apply to EPD for a discharge licence for discharge of effluent from the construction site under the WPCO. The discharge quality must meet the requirements specified in the discharge licence. All the runoff and wastewater generated from the works areas should be treated so that it satisfies all the standards listed in the TM-DSS. Minimum distance of 100 m should be maintained between the discharge points of construction site effluent and the existing seawater intakes and the planned WSR mentioned in S5.3.1 as appropriate. The beneficial uses of the treated effluent for other on-site activities such as dust suppression, wheel washing and general cleaning etc., can minimise water consumption and reduce the effluent discharge volume. If monitoring of the treated effluent quality from the works areas is required during the construction phase of the Project, the monitoring should be carried out in accordance with the relevant WPCO licence which is under the ambit of regional office (RO) of EPD. | Λ      |
| S3.4<br>(AEIAR-130/2009)<br>and<br>S5.8<br>(AEIAR-170/2013) | Sewage EffluentConstruction work force sewage discharges on site are expected to be connected to the<br>existing trunk sewer or sewage treatment facilities. The construction sewage may need to<br>be handled by portable chemical toilets prior to the commission of the on-site sewer<br>system. Appropriate numbers of portable toilets should be provided by a licensed<br>contractor to serve the large number of construction workers over the construction site.<br>The Contractor should also be responsible for waste disposal and maintenance practices.  | ٨      |
| S5.8  | Notices should be posted at conspicuous locations to remind the workers not to discharge   | ^      |

| EIA Ref.  | Mitigation Measures  | Status |
|---|--|--------|
| (AEIAR-170/2013)  | any sewage or wastewater into the surrounding environment. Regular environmental audit<br>of the construction site will provide an effective control of any malpractices and can<br>encourage continual improvement of environmental performance on site. It is anticipated<br>that sewage generation during the construction phase of the project would not cause water<br>pollution problem after undertaking all required measures.   |        |
| S3.4<br>(AEIAR-130/2009)<br>and<br>S5.8<br>(AEIAR-170/2013) | Stormwater Discharges<br>Minimum distances of 100 m should be maintained between the existing or planned<br>stormwater discharges and the existing or planned seawater intakes.  | ٨      |
|   | Debris and Litter<br>In order to maintain water quality in acceptable conditions with regard to aesthetic quality, contractors should be required, under conditions of contract, to ensure that site management is optimised and that disposal of any solid materials, litter or wastes to marine waters does not occur.   | ٨      |
| S5.8<br>(AEIAR-170/2013)                                    | Accidental Spillage<br>Contractor must register as a chemical waste producer if chemical wastes would be<br>produced from the construction activities. The Waste Disposal Ordinance (Cap 354) and<br>its subsidiary regulations in particular the Waste Disposal (Chemical Waste) (General)<br>Regulation, should be observed and complied with for control of chemical wastes. Any<br>service shop and maintenance facilities should be located on hard standings within a<br>bunded area, and sumps and oil interceptors should be provided. Maintenance of vehicles<br>and equipment involving activities with potential for leakage and spillage should only be<br>undertaken within the areas appropriately equipped to control these discharges. | Λ      |

| EIA Ref.  | EIA Ref. Mitigation Measures   |             |  |
|---|--|-------------|--|
|   | <ul> <li>Disposal of chemical wastes should be carried out in compliance with the Waste Disposal Ordinance. The Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes published under the Waste Disposal Ordinance details the requirements to deal with chemical wastes. General requirements are given as follows:</li> <li>Suitable containers should be used to hold the chemical wastes to avoid leakage or spillage during storage, handling and transport.</li> <li>Chemical waste containers should be suitably labelled, to notify and warn the personnel who are handling the wastes, to avoid accidents.</li> <li>Storage area should be selected at a safe location on site and adequate space should be allocated to the storage area.</li> </ul> | ∧<br>∧<br>∧ |  |
| <b>Construction Waste</b>                                   | Management   |             |  |
| S6.7<br>(AEIAR-170/2013)                                    | Prepare a Waste Management Plan, which becomes a part of the Environmental<br>Management Plan, in accordance with the requirements stipulated in ETWB TC (W) No.<br>19/2005, approved by the Engineer/Supervising Officer of the Project based on current<br>practices on construction sites.  | ٨           |  |
| S3.5<br>(AEIAR-130/2009)<br>and<br>S6.7<br>(AEIAR-170/2013) | <ul> <li>Good Site Practices</li> <li>It is not anticipated that adverse waste management related impacts would arise, provided that good site practices are adhered to. Recommendations for good site practices during construction activities include:</li> <li>Nomination of an approved person, such as a site manager, to be responsible for good site practices, arrangements for collection and effective disposal to an appropriate facility, of all wastes generated at the site Training of site personnel in proper waste management and chemical waste handling procedures</li> </ul>  | ^           |  |
|   | Provision of sufficient waste disposal points and regular collection for disposal  | ^           |  |

| EIA Ref. | Mitigation Measures   | Status |
|----------|---|--------|
|          | • Appropriate measures to minimise windblown litter and dust during transportation of   | ^      |
|          | waste by either covering trucks or by transporting wastes in enclosed containers  |        |
|          | <ul> <li>A recording system for the amount of wastes generated, recycled and disposed of<br/>(including the disposal sites)</li> </ul>  | ٨      |
|          | <ul> <li>Regular cleaning and maintenance systems, sumps and oil interceptors</li> </ul>  | ٨      |
|          | <ul> <li>Separation of chemical wastes for special handling and appropriate treatment</li> </ul>  | ٨      |
|          | Waste Reduction Measures  |        |
|          | Good management and control can prevent the generation of a significant amount of   |        |
|          | waste. Waste reduction is best achieved at the planning and design stage, as well as by   |        |
|          | ensuring the implementation of good site practices. Recommendations to achieve waste reduction include:   |        |
|          | <ul> <li>Sort C&amp;D waste from demolition of the remaining structures to recover recyclable<br/>portions such as metals</li> </ul>  | ٨      |
|          | • Segregation and storage of different types of waste in different containers, skips or   | ^      |
|          | stockpiles to enhance reuse or recycling of materials and their proper disposal   |        |
|          | • Encourage collection of aluminium cans, PET bottles and paper by providing separate labelled bins to enable these wastes to be segregated from other general refuse generated by the work force   | ^      |
|          | <ul> <li>Any unused chemicals or those with remaining functional capacity should be recycled</li> </ul>   | ^      |
|          | <ul> <li>Proper storage and site practices to minimise the potential for damage or</li> </ul>   | Λ      |
|          | contamination of construction materials   |        |
|          | • Plan and stock construction materials carefully to minimize amount of waste   | ٨      |
|          | <ul> <li>generated and avoid unnecessary generation of waste</li> <li>Training should be provided to workers about the concepts of site cleanliness and appropriate waste management procedures, including waste reduction, reuse and recycle.</li> </ul> | ^      |

| EIA Ref.                 | Mitigation Measures   | Status |
|--------------------------|---|--------|
| S3.5<br>(AEIAR-130/2009) | Construction and Demolition Materials<br>Mitigation measures and good site practices should be incorporated in the contract<br>document to control potential environmental impact from handling and transportation of   |        |
|                          | <ul> <li>C&amp;D material. The mitigation measures include:</li> <li>Where it is unavoidable to have transient stockpiles of C&amp;D material within the Project work site pending collection for disposal, the transient stockpiles shall be located away from waterfront or storm drains as far as possible.</li> </ul> | ٨      |
|                          | • Open stockpiles of construction materials or construction wastes on-site should be covered with tarpaulin or similar fabric.  | ۸      |
|                          | • Skip hoist for material transport should be totally enclosed by impervious sheeting.  | ^      |
|                          | • Every vehicle should be washed to remove any dusty materials from its body and wheels before leaving a construction site.   | ٨      |
|                          | • The area where vehicle washing takes place and the section of the road between the washing facilities and the exit point should be paved with concrete, bituminous materials or hardcores.  | ^      |
|                          | • The load of dusty materials carried by vehicle leaving a construction site should be covered entirely by clean impervious sheeting to ensure dust materials do not leak from the vehicle.   | ^      |
|                          | • All dusty materials should be sprayed with water prior to any loading, unloading or transfer operation so as to maintain the dusty materials wet.   | ۸      |
|                          | • The height from which excavated materials are dropped should be controlled to a minimum practical height to limit fugitive dust generation from unloading.  | ٨      |
|                          | When delivering inert C&D material to public fill reception facilities, the material should consist entirely of inert construction waste and of size less than 250mm or other sizes as agreed with the Secretary of the Public Fill Committee. In order to monitor the disposal of  | ^      |
|                          | the surplus C&D material at the designed public fill reception facility and to control fly tipping, a trip-ticket system as stipulated in the ETWB TCW No. 31/2004 "Trip Ticket   |        |

| EIA Ref.                        | Mitigation Measures  | Status |
|---------------------------------|--|--------|
|                                 | System for Disposal of Construction and Demolition Materials" should be included as one of the contractual requirement sand implemented by an Environmental Team undertaking the Environmental Monitoring and Audit work. An Independent Environmental Checker should be responsible for auditing the results of the system.   |        |
| S3.5<br>(AEIAR-130/2009)        | General Refuse<br>General refuse should be stored in enclosed bins or compaction units separate from C&D<br>material. A licensed waste collector should be employed by the contractor to remove<br>general refuse from the site, separately from C&D material. Effective collection and<br>storage methods (including enclosed and covered area) of site wastes would be required to<br>prevent waste materials from being blown around by wind, wastewater discharge by<br>flushing or leaching into the marine environment, or creating odour nuisance or pest and<br>vermin problem | ^      |
| <b>Construction Lands</b>       | cape and Visual  |        |
| \$3.8.12                        | • Minimized construction area and contractor's temporary works areas.  | ٨      |
| (AEIAR-130/2009)                | • All existing trees should be carefully protected during construction.  | Λ      |
| and<br>S7.9<br>(AEIAR-170/2013) | • Trees unavoidably affected by the works should be transplanted where practical.<br>Detailed transplanting proposal will be submitted to relevant government departments<br>for approval in accordance with ETWBC 2/2004 and 3/2006. Final locations of<br>transplanted trees should be agreed prior to commencement of the work.   | ٨      |
|                                 | • Control of night-time lighting.  | ٨      |
|                                 | • Erection of decorative screen hoarding.  | ٨      |
|                                 | • Reduction of construction period to practical minimum.   | ^      |
|                                 | • Limitation of / Ensuring no run-off into surrounding landscape and adjacent seawater areas.  | ٨      |
|                                 | • Temporary or advance landscape should be provided along the temporary access roads to the Cruise Terminal until such time as road D3 is open.  | ^      |

| Remarks: | EIA Report (AEIAR-130/2009) – Kai Tak Development                                     |  |  |  |
|----------|---|--|--|--|
|          | EIA Report (AEIAR-170/2013) – Kai Tak Development – Roads D3A & D4A                   |  |  |  |
|          | Compliance of mitigation measure;   | X Non-compliance of mitigation measure;  |  |  |
|          | <ul><li>N/A Not Applicable at this stage;</li><li>N/A(1) Not observed;</li></ul>      | • Non-compliance but rectified by the contractor;  |  |  |
|          | * Recommendation was made during site audit but improved/rectified by the contractor. | # Recommendation was made during site<br>audit but not yet improved/rectified by the contractor. |  |  |

APPENDIX F SUMMARIES OF ENVIRONMENTAL COMPLAINT, WARNING, SUMMON AND NOTIFICATION OF SUCCESSFUL PROSECUTION

### Contract No. KL/2014/01 Kai Tak Development –Stage 2 Infrastructure Works for Developments at the Southern Part of the Former Runway

Appendix F – Summary of environmental complaint, warning, summon and notification of successful prosecution

**Reporting Month**: December 2020

#### Contract No. KL/2014/01

| Log<br>Ref. | Location | Received<br>Date | Details of<br>Complaint/warning/summon<br>and prosecution | Investigation/Mitigation<br>Action | Status |
|-------------|----------|------------------|---|------------------------------------|--------|
| N/A         | N/A      | N/A              | N/A   | N/A                                | N/A    |

**Remarks**: No environmental complaint/warning/summon and prosecution were received in the reporting period.

APPENDIX G WASTE GENERATED QUANTITY

# Appendix G Monthly Summary Waste Flow Table

Name of Department: CEDD

Contract No: KL/2014/01

|           | Actual Quantities of Inert C&D Materials Generated Monthly |   |                           |                               | Actual Quantities of C&D Wastes Generated Monthly |               |              |                               |             |                |                                |
|-----------|--|---|---------------------------|-------------------------------|---|---------------|--------------|-------------------------------|-------------|----------------|--------------------------------|
| Month     | Total Quantity<br>Generated                                | Hard Rock and<br>Large Broken<br>Concrete | Reused in the<br>Contract | Reused in other<br>Projects * | Disposed as Public<br>Fill                        | Imported Fill | Metals       | Paper/ cardboard<br>packaging | Plastics    | Chemical Waste | Others, e.g.<br>general refuse |
|           | (in tonne)   | (in tonne)                                | (in tonne)                | (in tonne)                    | (in tonne)  | (in tonne)    | (in '000 kg) | (in '000kg)                   | (in '000kg) | (in '000kg)    | (in tonne)                     |
| Jan       | 936.62   | 0   | 0                         | 0                             | 936.62  | 0             | 0            | 0                             | 0           | 0              | 200.08                         |
| Feb       | 2090.79  | 0   | 0                         | 0                             | 2090.79   | 0             | 0            | 0                             | 0           | 0              | 166.68                         |
| Mar       | 9534.09  | 0   | 0                         | 0                             | 9534.09   | 0             | 0            | 0                             | 0           | 0              | 435.76                         |
| Apr       | 476.74   | 0   | 0                         | 0                             | 476.74  | 0             | 0            | 0                             | 0           | 0              | 168.10                         |
| May       | 33.33  | 0   | 0                         | 0                             | 33.33   | 0             | 0            | 0                             | 0           | 0              | 228.24                         |
| June      | 20.49  | 0   | 0                         | 0                             | 20.49   | 0             | 0            | 0                             | 0           | 0              | 147.60                         |
| Sub-total | 13092.06   | 0   | 0                         | 0                             | 13092.06  | 0             | 0            | 0                             | 0           | 0              | 1346.46                        |
| July      | 689.57   | 0   | 0                         | 0                             | 689.57  | 0             | 0            | 0                             | 0           | 0              | 177.5                          |
| Aug       | 931.15   | 0   | 0                         | 0                             | 931.15  | 0             | 0            | 0                             | 0           | 0              | 127.28                         |
| Sept      | 819.83   | 0   | 0                         | 0                             | 819.83  | 0             | 0            | 0                             | 0           | 0              | 104.77                         |
| Oct       | 0  | 0   | 0                         | 0                             | 0   | 0             | 0            | 0                             | 0           | 0              | 82.42                          |
| Nov       | 698.52   | 0   | 0                         | 0                             | 698.52  | 0             | 0            | 0                             | 0           | 0              | 112.07                         |
| Dec       | 25.14  |   |                           |                               | 25.14   |               |              |                               |             |                | 98.8                           |
| Total     | 16256.27   | 0   | 0                         | 0                             | 16256.27  | 0             | 0            | 0                             | 0           | 0              | 2049.30                        |

#### Monthly Summary Waste Flow Table for 2020

\* Transfer to alterative disposal ground at Lung Kwu Sheung Tan EPD approved recycler

# FUGRO TECHNICAL SERVICES LIMITED

Fugro Development Centre, 5 Lok Yi Street, Tai Lam, Tuen Mun, N.T., Hong Kong. Tel : +852 2450 8233 Fax : +852 2450 6138 E-mail : matlab@fugro.com Website : www.fugro.com



Appendix B

Monthly EM&A Report For Contract No. KL/2014/03 Kai Tak Development - Stage 3 Infrastructure Works for Developments at the Southern Part of the Former Runway

The copyright of this document is owned by Fugro Technical Services Limited. It may not be reproduced except with prior written approval from the Company.

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong. 
 Tel
 : +852 2450 8238

 Fax
 : +852 2450 8032

 E-mail
 : mcl@fugro.com

 Website
 : www.fugro.com





# **MONTHLY EM&A REPORT**

December 2020

- Client **Civil Engineering and Development** : Department, HKSAR Contract No. KLN/2015/07 • **Contract Name :** Environmental Monitoring Works for Contract KL/2014/03 - Kai Tak Development - Stage 3 Infrastructure Works for Developments at the Southern Part of the Former Runway **Report No.** 0405/15/ED/1276A 2 New Distributor Roads Serving the Planned Kai Tak EP-337/2009 **Development Area** EP-339/2009/A Decommissioning of the Remaining Parts (Ex-GFS Building, Radar Station and Hong Kong Aviation Club) of the former Kai Tak Airport
- EP-451/2013 Trunk Road T2

Prepared by : Toby K. H. Wan Reviewed by : Cyrus C. Y. Lai Certified by : Colin K. L. Yung Environmental Team Leader MateriaLab Consultants Limited



Ref.: CEDKTDS3EM00 0 0531L.21

14 January 2021

By Post and Email

Hyder-Meinhardt Joint Venture 17/F, Two Harbour Square, 180 Wai Yip Street, Kwun Tong Kowloon, Hong Kong

Attention: Mr. Pat Lam

Dear Mr. Lam,

# Re: Contract No. KL/2014/03 – Kai Tak Development – Stage 3 Infrastructure Works for Developments at the Southern Part of the Former Runway Monthly EM&A Report for December 2020

Reference is made to the Environmental Team's submission of the Monthly EM&A Report for December 2020 (Report No. 0405/15/ED/1276A) we received by e-mail on 14 January 2021.

Please be informed that we have no adverse comment on the captioned report. We hereby verify the captioned submission according to Condition 3.3 of EP-337/2009, Condition 3.3 of EP-339/2009/A and Condition 3.4 of EP-451/2013.

Thank you for your attention. Please do not hesitate to contact us should you have any queries.

Yours sincerely, For and on behalf of Ramboll Hong Kong Limited

Manson Yeung Independent Environmental Checker

c.c.

| CEDD  | Attn.: | Mr. Simon Kwok |
|-------|--------|----------------|
| Fugro | Attn.: | Mr. Colin Yung |
| CRBC  | Attn.: | Mr. Dickey Yau |

Fax: 2739 0076 By email Fax: 2283 1689

Q:\Projects\CEDKTDS3EM00\02\_Proj\_Mgt\02\_Corr\CEDKTDS3EM00\_0\_0531L.21.doc



# TABLE OF CONTENTS

| EXE( | CUTIVE SUMMARY   | 1  |
|------|--|----|
| 1.   | INTRODUCTION   | 2  |
| 2.   | AIR QUALITY  | 5  |
| 3.   | NOISE  | 7  |
| 4.   | LANDSCAPE AND VISUAL                                       | 9  |
| 5.   | WASTE MANAGEMENT   | 10 |
| 6.   | SITE INSPECTION  | 11 |
| 7.   | ENVIRONMENTAL COMPLAINT AND NON-COMPLIANCE                 | 12 |
| 8.   | IMPLEMENTATION STATUS OF ENVIRONMENTAL MITIGATION MEASURES | 13 |
| 9.   | FUTURE KEY ISSUES  | 14 |
| 10.  | CONCLUSIONS  | 15 |
|      |  |    |

# FIGURES

| Figure 1 | Project General Layout             |
|----------|------------------------------------|
| Figure 2 | Air and Noise Monitoring Locations |

# LIST OF APPENDICES

| Appendix A | Construction Programme |
|------------|------------------------|
|------------|------------------------|

- Appendix B Project Organization Chart
- Appendix C Event Action Plans
- Appendix D Waste Flow Table
- Appendix E Environmental Mitigation Implementation Schedule (EMIS)
- Appendix F Weather and Meteorological Conditions during Reporting Month
- Appendix G Cumulative statistics on Environmental Complaints, Notifications of Summons and Successful Prosecutions
- Appendix H Summary of Site Audit in the Reporting Month
- Appendix I Outstanding Issues and Deficiencies
- Appendix J Action and Limit Levels for Air Quality and Noise



## EXECUTIVE SUMMARY

- i. The Civil Engineering and Development Department HKSAR has appointed MateriaLab Consultants Limited (MCL) to undertake the Environmental Team services for the Project and implement the EM&A works.
- ii. This Monthly EM&A report presents the environmental monitoring and audit works for the period between 1 December and 31 December 2020. As informed by the Contractor, major activities in the reporting month were:
  - · Landscape works irrigation systems, tree and shrub planting

# **Breaches of the Action and Limit Levels**

- iii. One Action Level exceedance for 24-hr TSP were recorded in the reporting month. An exceedance were recorded at KER1 on 23 December 2020.
- iv. One Limit Level exceedance for 24-hr TSP was recorded in the reporting month. An exceedance was recorded at KTD2c on 29 December 2020.
- v. No Action / Limit Level exceedance was recorded for 24-hr TSP at KTD1 in the reporting month.
- vi. One Limit Level exceedance for construction noise was recorded in the reporting month. An exceedance was recorded at KER1 on 30 December 2020.
- vii. No Action / Limit Level exceedance was recorded for construction noise at KTD1 and KTD2c in the reporting month.

## Complaint, Notification of Summons and Successful Prosecution

viii. No environmental complaint, notification of summons and successful prosecution were received in the reporting month.

## **Reporting Changes**

ix. There was no reporting change in the reporting month.

## **Future Key Issues**

x. The key issues to be considered in the coming reporting month include:

Potential environmental impacts arising from the above construction activities are mainly associated with construction dust, construction noise, water quality, waste management and landscape and visual impacts.



# 1. INTRODUCTION

#### 1.1 Background

- 1.1.1 The Kai Tak Development is located in the south-eastern part of Kowloon Peninsula of the HKSAR, comprising the apron and runway areas of the former Kai Tak Airport and existing waterfront areas at To Kwa Wan, Ma Tau Kok, Kowloon Bay, Kwun Tong and Cha Kwo Ling.
- 1.1.2 Contract No. KL/2014/03 is the works package to construct an approximately 420m long supporting underground structure (SUS) underneath Shing Cheong Road and Cheung Yip Street. The EM&A programme under this Contract is governed by three EPs (EP-337/2009, EP-339/2009/A and EP-451/2013) and two EM&A Manuals (AEIAR-130/2009 and AEIAR-174/2013). The Works to be executed under this Contract and corresponding EPs include but not be limited to the following main items:

## EP-451/2013 – Trunk Road T2

(i) Construction of approximately 420m long supporting underground structure (SUS) including diaphragm walls, barrettes, piled foundation, top and bottom slabs, end wall and adits underneath Shing Cheong Road and Cheung Yip Street;

## EP-337/2009 – New Distributor Roads Serving the Planned Kai Tak Development

- (ii) Widening and re-alignment of Cheung Yip Street of approximately 330m long and associated footpaths;
- (iii) Demolition, reconstruction and widening of Shing Cheong Road of approximately 410m long and associated footpaths;
- (iv) Construction of drainage outfall and modification of existing seawall;
- (v) Construction of ancillary works including surface drainage, sewerage, water, fire fighting, street lighting, street furniture, road marking, road signage, utilities and services, irrigation and landscape works.

# EP-339/2009/A – Decommissioning of the Remaining Parts (Ex-GFS Building, Radar Station and Hong Kong Aviation Club) of the former Kai Tak Airport

(vi) Demolition of RADAR Tower and guard house;

## Other works not covered by any EP

- (vii) Construction of two subways between Phase II of New Acute Hospital (Site A) and Hong Kong Children's Hospital (Site C), and between Phase I of New Acute Hospital (Site B) and Site C;
- (viii) Construction of District Cooling System (DCS) along Cheung Yip Street and Shing Cheong Road
- 1.1.3 The location and boundary of the site is shown in **Figure 1**.
- 1.1.4 This Monthly EM&A report is required under EP-337/2009 Condition 3.3, EP-339/2009/A Condition 3.3 and EP-451/2013 Condition 3.4. It is to report the results and findings of the EM&A programme required in the EM&A Manuals.
- 1.1.5 This is the 58<sup>th</sup> monthly EM&A Report which summarize the impact monitoring results and audit findings for the Project within the period between 1 December and 31 December 2020.



# 1.2 **Project Organization**

- 1.2.1 The project proponent was the Civil Engineering and Development Department, HKSAR (CEDD). Hyder Meinhardt Joint Venture (HMJV) was commissioned by CEDD as the Engineer for the Project. Ramboll Hong Kong Limited was commissioned as the Independent Environmental Checker (IEC). China Road and Bridge Corporation (Hong Kong) (CRBC) was appointed as the main contractor for the construction works under the contract KL/2014/03. MateriaLab Consultants Limited (MCL) was appointed as the Environmental Team (ET) by CEDD to implement the EM&A programme for the Project.
- 1.2.2 The organization structure is shown in **Appendix B**. The key personnel contact names and numbers for the Project are summarized in **Table 1.1**.

| Party                                 | Position                                | Name                        | Telephone | Fax       |
|---------------------------------------|---|-----------------------------|-----------|-----------|
| Project Proponent<br>(CEDD)           | Engineer                                | Mr. Simon Kwok              | 3842 7140 | 2739 0076 |
| Engineer's<br>Representative (HMJV)   | Senior Resident<br>Engineer             | Mr. Pat Lam                 | 3742 3803 | 3742 3899 |
| IEC<br>(Ramboll Hong Kong<br>Limited) | Independent<br>Environmental<br>Checker | Mr. Manson Yeung            | 9700 6767 | 3465 2899 |
| Main Contractor (CRBC)                | Site Agent                              | Mr. Yau Kwok Kiu,<br>Dickey | 5699 4503 | 2283 1689 |
|                                       | Environmental<br>Officer                | Miss. Lila Lui              | 9790 5433 | 2283 1689 |
| ET (MCL)                              | Environmental<br>Team Leader            | Mr. Colin Yung              | 3565 4114 | 3565 4160 |

 Table 1.1
 Contact Information of Key Personnel

## **1.3** Construction Programme and Activities

- 1.3.1 The construction of the Project commenced in February 2016 and is expected to complete in 2020. The construction programme is shown in **Appendix A**.
- 1.3.2 A summary of the major construction activities undertaken in the reporting month were:
  - Landscape works irrigation systems, tree and shrub planting

MATERIALAB CONSULTANTS LIMITEDRoom 723 & 725, 7/F, Block B,Tel: +852 2450 8238Profit Industrial Building,Fax: +852 2450 80321-15 Kwai Fung Crescent, Kwai Fong,E-mail: mcl@fugro.comHong Kong.Website: www.fugro.com



# 1.4 Inter-relationship with the environmental protection/ mitigation measures with the construction programme

- 1.4.1 According to the construction activities in the construction programme mentioned in Section 1.3.2, the following environmental protection/ mitigation measures including Air Quality Impact, Construction Noise Impact, Water Quality Impact, Chemical and Waste Management, Landscape and Visual Impact shall be implemented:
  - · Sufficient watering of the works site with the active dust emitting activities;
  - · Limitation of the speed for vehicles on unpaved site roads;
  - · Properly cover or enclosure of the stockpiles and dusty materials;
  - · Good site practices on loading dusty materials;
  - · Good maintenance to the plant and equipment;
  - · Use of quieter plant and Quality Powered Mechanical Equipment (QPME);
  - · Using the approved Non-road Mobile Machineries (NRMMs);
  - Proper storage and handling of chemical;
  - Onsite waste sorting and implementation of trip ticket system;
  - Training of the site personnel in proper waste management and chemical waste handling procedures;
  - · Proper storage of the construction materials;
  - · Strictly following the Environmental Permits and Licenses;
  - Provide sufficient mitigation measures as recommended in Approved EIA Reports.

# **1.5** Status of Environmental Licences, Notifications and Permits

1.5.1 A summary of the relevant environmental licenses, permits and/or notifications on environmental protection for this Contract is presented in **Table 1.2**.

| Table 1.2 | Relevant Environmental Licenses, Permits and/or Notifications |
|-----------|---|
|-----------|---|

| Environmental<br>License / Permit /<br>Notification                            | Reference Number                            | Valid From   | Valid Till   |
|--|---|--|--|
| Environmental Permit   | EP-337/2009<br>EP-339/2009/A<br>EP-451/2013 | 23 April 2009<br>18 June 2009<br>19 September 2013 | Not Applicable<br>Not Applicable<br>Not Applicable |
| Notification pursuant to<br>Air Pollution<br>(Construction Dust)<br>Regulation | 395601                                      | 4 December 2015                                    | Not Applicable                                     |
| Billing Account for<br>Waste Disposal  | A/C No.: 7023814                            | 22 December 2015                                   | Not Applicable                                     |
| Construction Noise<br>Permit   | GW-RE0494-20                                | 11 June 2020                                       | 10 December 2020                                   |
| Wastewater Discharge<br>License  | WT00023125-2015                             | 6 January 2016                                     | 31 January 2021                                    |
| Chemical Waste<br>Producer License   | 5213-247-C1232-12                           | 23 November 2015                                   | Not Applicable                                     |



# 2. AIR QUALITY

## 2.1 Monitoring Requirement

- 2.1.1 In accordance with the approved EM&A Manuals, 24-hour Total Suspended Particulates (TSP) monitoring at the designated air quality monitoring station is required. Impact 24-hour TSP monitoring should be carried out at least once every 6 days. In case of complaints, 1-hour TSP monitoring should be carried out at least 3 times per 6 days when the highest dust impacts are likely to occur.
- 2.1.2 The monitoring equipment, monitoring methodology and monitoring schedule are detailed in the monthly EM&A Reports for EP-451/2013 prepared for Contract No. ED/2018/04.

#### 2.2 Monitoring Locations

- 2.2.1 According to the EM&A Manual, three air quality monitoring locations, namely KTD1, KTD2 and KER1, are covered by this Contract within the South Apron Area of Former Kai Tak Airport. The other two air quality monitoring locations, which are identified in Cha Kwo Ling area, are farther than 500m away from the site boundary and thus not covered by this Contract. The monitoring works in Cha Kwo Ling area are covered by Contract No. ED/2018/04.
- 2.2.2 According to the approved alternative baseline air quality and noise monitoring locations (EPD reference: EP2/K19/A/21 pt.5), the original monitoring locations (KTD1, KTD2 and KER1) are proposed to be replaced by alternative monitoring locations (KTD1a, KTD2a and KER1a) for air quality monitoring.
- 2.2.3 According to the approved relocation of monitoring location KER1a (EPD reference: () in EP2/K19/A/21 pt.5), the monitoring location KER1a are proposed to be relocated by alternative monitoring location KER1b for air quality monitoring.
- 2.2.4 According to the approved relocation of monitoring location KTD2a (EPD reference: () in EP2/K19/A/21 pt.6), the monitoring location KTD2a are proposed to be relocated by alternative monitoring location KTD2b for air quality monitoring.
- 2.2.5 According to the approved relocation of monitoring location KTD2b (EPD reference: () in EP2/K19/A/21 pt.7), the monitoring location KTD2b are proposed to be relocated by alternative monitoring location KTD2c for air quality monitoring.
- 2.2.6 As informed by the ET of Contract No. ED/2018/04, the monitoring location KTD1a and KER1b have been relocated to KTD1 and KER1 for air monitoring on 3 August 2020.
- 2.2.7 The most updated locations are summarized in **Table 2.1** and shown in **Figure 2**.

# Table 2.1Location of Air Quality Monitoring Station

| Monitoring Station | Location   |
|--------------------|--|
| KTD1               | Centre of Excellence in Paediatrics (Rooftop of Children's Hospital)                     |
| KTD2c              | G/IC Zone next to Kwun Tong Bypass (Next to the Kowloon Bay Sewage Interception Station) |
| KER1               | Future Residential Development at Kerry Godown   |



#### 2.3 Results and Observations

- 2.3.1 The monitoring results and observations for KTD1, KTD2c and KER1 are reported in the Monthly EM&A Reports for EP-451/2013 prepared for Contract No. ED/2018/04.
- 2.3.2 One Action Level exceedance for 24-hr TSP were recorded in the reporting month. An exceedance were recorded at KER1 on 23 December 2020.
- 2.3.3 One Limit Level exceedance for 24-hr TSP was recorded in the reporting month. An exceedance was recorded at KTD2c on 29 December 2020.
- 2.3.4 No Action / Limit Level exceedance was recorded for 24-hr TSP at KTD1 in the reporting month.
- 2.3.5 On 23 December 2020, at KER1 non-project related construction works were carried out during 24-hr TSP monitoring. Dust was arising from the road traffic along Kai Hing Road and vehicle movement from the adjacent building (Kerry DG Warehouse (Kowloon Bay), also generated from construction site of Trunk Road T2 when breaking and excavating activities were processing. Thus, it is considered that this exceedance is not project related.
- 2.3.6 On 29 December 2020, at KTD2c non-project related construction works were carried out during 24-hr TSP monitoring. Dust generated from construction site of Trunk Road T2 when breaking activities were processing. Thus, it is considered that this exceedance is not project related.
- 2.3.7 No complaint of air quality was received. Therefore, no impact 1-hour TSP monitoring was conducted in the reporting month.
- 2.3.8 The weather conditions during the monitoring are provided in **Appendix F**.



# 3. NOISE

## 3.1 Monitoring Requirement

- 3.1.1 In accordance with the approved EM&A Manuals, Leq (30min) monitoring is conducted for at least once a week during the construction phase between 0700 and 1900 on normal weekdays at the designated monitoring locations.
- 3.1.2 The monitoring equipment, monitoring methodology and monitoring schedule are detailed in the monthly EM&A Reports for EP-451/2013 prepared for Contract No. ED/2018/04.

## 3.2 Monitoring Locations

- 3.2.1 According to the EM&A Manual, three noise monitoring locations, namely KTD1, KTD2 and KER1, are covered by this Contract within the South Apron Area of Former Kai Tak Airport. The other two noise monitoring locations, which are identified in Cha Kwo Ling area, are farther than 300m away from the site boundary and thus not covered by this Contract. The monitoring works in Cha Kwo Ling area are covered by Contract No. ED/2018/04.
- 3.2.2 According to the approved alternative baseline air quality and noise monitoring locations (EPD reference: EP2/K19/A/21 Pt.5), the original monitoring locations (KTD1, KTD2 and KER1) are proposed to be replaced by alternative monitoring locations (KTD1a, KTD2a and KER1a) for noise monitoring.
- 3.2.3 According to the approved relocation of monitoring location KER1a (EPD reference: () in EP2/K19/A/21 Pt.5), the monitoring location KER1a are proposed to be relocated by alternative monitoring location KER1b for noise monitoring.
- 3.2.4 According to the approved relocation of monitoring location KTD2a (EPD reference: () in EP2/K19/A/21 Pt.6), the monitoring location KTD2a are proposed to be relocated by alternative monitoring location KTD2b for noise monitoring.
- 3.2.5 According to the approved relocation of monitoring location KTD2b (EPD reference: () in EP2/K19/A/21 pt.7), the monitoring location KTD2b are proposed to be relocated by alternative monitoring location KTD2c for noise monitoring.
- 3.2.6 As informed by the ET of Contract No. ED/2018/04, the monitoring location KTD1a and KER1b have been relocated to KTD1 and KER1 for noise monitoring on 3 August 2020.
- 3.2.7 The most updated locations are summarized in **Table 3.1** and shown in **Figure 2**.

| Monitoring Station | Location   |
|--------------------|--|
| KTD1               | Centre of Excellence in Paediatrics (Rooftop of Children's Hospital)                     |
| KTD2c              | G/IC Zone next to Kwun Tong Bypass (Next to the Kowloon Bay Sewage Interception Station) |
| KER1               | Future Residential Development at Kerry Godown   |

## Table 3.1Location of Noise Monitoring Station



### 3.3 Results and Observations

- 3.3.1 The monitoring results and observations for KTD1, KTD2c and KER1 are reported in the Monthly EM&A Reports for EP-451/2013 prepared for Contract No. ED/2018/04.
- 3.3.2 One Limit Level exceedance for construction noise was recorded in the reporting month. An exceedance was recorded at KER1 on 30 December 2020.
- 3.3.3 No Action / Limit Level exceedance was recorded for construction noise at KTD1 and KTD2c in the reporting month.
- 3.3.4 On 30 December 2020, at KER1 non-project related construction works were carried out during Noise monitoring. Noise generated from road traffic along Kai Hing Road, also generated from construction site of Trunk Road T2 when sheet piling work and breaking activities were processing. Thus, it is considered that this exceedance is not project related.



## 4. LANDSCAPE AND VISUAL

#### 4.1 Audit Requirements

- 4.1.1 As per the Trunk Road T2 EM&A Manual, the landscape and visual mitigation measures during the construction phase shall be audited by a Registered Landscape Architect, as a member of the Environmental Team, at least once every two weeks to ensure compliance with the intended aims of the measures.
- 4.1.2 According to the Kai Tak Development EM&A Manual, measures to mitigate landscape and visual impacts during construction should be checked to ensure compliance with the intended aims of the measures. The progress of the engineering works shall be regularly reviewed onsite to identify the earliest practical opportunities for the landscape works to be undertaken. The ET shall report on the Contractor's compliance on a weekly basis.

#### 4.2 Results and Observations

- 4.2.1 To monitor and audit the implementation of landscape and visual mitigation measures, five weekly landscape and visual site audits were carried out on 2, 9, 16, 23 and 30 December 2020 and three of them 2, 16 and 30 December 2020 were carried out by a Registered Landscape Architect. The weekly landscape and visual impact reports were counter-signed by IEC as according to the requirement of EM&A Manual (AEIAR-130/2009).
- 4.2.2 Should non-compliance of the landscape and visual impact occur, action in accordance to the event action plan presented in **Appendix C** shall be carried out.

9



### 5. WASTE MANAGEMENT

#### 5.1 Audit Requirements

- 5.1.1 The effective management of waste arising during the construction phase will be monitored through the site audit programme. Regular audits and site inspections should be carried out to ensure that the recommended good site practices and other mitigation measures are implemented by the Contractor.
- 5.1.2 The audit should look at all aspects of on-site waste management practices including the waste generation, storage, recycling, transport and disposal. The aims of waste audit are:
  - to ensure the waste arising from the works are handled, stored, collected, transferred and disposed of in an environmentally acceptable manner;
  - verify the implementation status and evaluate the effectiveness of the mitigation measures; and
  - to encourage the reuse and recycling of material.

#### 5.2 Results and Observations

- 5.2.1 C&D materials and wastes sorting were carried out on site. Receptacles were available for C&D wastes and general refuse collection.
- 5.2.2 The amount of wastes generated by the site activities in the reporting month is shown in **Appendix D**.

10



#### 6. SITE INSPECTION

#### 6.1 Site Inspection

- 6.1.1 Site inspections were carried out weekly to monitor the implementation of proper environmental pollution control and mitigation measures for the Project. A summary of the mitigation measures implementation schedule is provided in **Appendix E**.
- 6.1.2 In the reporting month, five site inspections were carried out 2, 9, 16, 23 and 30 December 2020. One of them, held on 2 December 2020 was the joint inspections with the IEC, ER, the Contractor and the ET.
- 6.1.3 No outstanding issues were reported during the reporting month. Details of observations recorded during the site inspections are summarized in **Appendix H**.
- 6.1.4 All the follow-up actions requested by Contractor's ET and IEC during the site inspections were undertaken as reported by the Contractor and confirmed in the following weekly site inspection conducted during the reporting month.

11



## 7. ENVIRONMENTAL COMPLAINT AND NON-COMPLIANCE

#### 7.1 Environmental Exceedance

- 7.1.1 One Action Level exceedance for 24-hr TSP were recorded in the reporting month. An exceedance were recorded at KER1 on 23 December 2020.
- 7.1.2 One Limit Level exceedance for 24-hr TSP was recorded in the reporting month. An exceedance was recorded at KTD2c on 29 December 2020.
- 7.1.3 No Action / Limit Level exceedance was recorded for 24-hr TSP at KTD1 in the reporting month.
- 7.1.4 One Limit Level exceedance for construction noise was recorded in the reporting month. An exceedance was recorded at KER1 on 30 December 2020.
- 7.1.5 No Action / Limit Level exceedance was recorded for construction noise at KTD1 and KTD2c in the reporting month.

#### 7.2 Complaints, Notification of Summons and Prosecution

- 7.2.1 No environmental complaint, notification of summons and successful prosecution were received in the reporting month.
- 7.2.2 Cumulative complaint log, summaries of complaints, notification of summons and successful prosecutions are presented in **Appendix G.**



# 8. IMPLEMENTATION STATUS OF ENVIRONMENTAL MITIGATION MEASURES

#### 8.1 Implementation Status

8.1.1 The Contractor has implemented environmental mitigation measures and requirements as stated in the EIA Reports, the EP and the EM&A Manuals. The implementation status of the mitigation measures during the reporting month is summarized in **Appendix E**. Status of required submission under the EP during the reporting period is summarized in **Table 8.1**.

| EP Condition                                      | Submission   | Submission Date |  |  |  |
|---|--|-----------------|--|--|--|
| EP-337/2009                                       | EP-337/2009  |                 |  |  |  |
| Condition 2.3                                     | Management Organization of Main Construction Companies       | 18/12/2015      |  |  |  |
| Condition 2.4                                     | Design Drawing of the Project                                | 18/12/2015      |  |  |  |
| Condition 2.11                                    | Landscape Mitigation Plan(s)                                 | 18/12/2015      |  |  |  |
| Condition 3.3                                     | Monthly EM&A Report (November 2020)                          | 10/12/2020      |  |  |  |
| EP-339/2009/A                                     |  |                 |  |  |  |
| Condition 2.4                                     | Management Organization of Main Construction Companies       | 18/12/2015      |  |  |  |
| Condition 2.5                                     | Design Drawing of the Project                                | 18/12/2015      |  |  |  |
| Condition 3.3 Monthly EM&A Report (November 2020) |  | 10/12/2020      |  |  |  |
| EP-451/2013                                       |  |                 |  |  |  |
| Condition 2.3                                     | Management Organization of Main Construction Companies       | 18/12/2015      |  |  |  |
| Condition 2.4                                     | Design Drawing of the Project                                | 18/12/2015      |  |  |  |
| Condition 2.5                                     | Landscape Mitigation Plan(s)                                 | 18/12/2015      |  |  |  |
| Condition 2.10                                    | Condition 2.10 Supplementary Contamination Assessment Report |                 |  |  |  |
| Condition 3.3                                     | Condition 3.3 Baseline Monitoring Report                     |                 |  |  |  |
| Condition 3.4                                     | Monthly EM&A Report (November 2020)                          | 10/12/2020      |  |  |  |

 Table 8.1
 Status of Required Submission under Environmental Permit



# 9. FUTURE KEY ISSUES

# 9.1 Construction Programme for the Next Two Months

Landscape works – irrigation systems, tree and shrub planting

# 9.2 Key Issues for the Coming Month

9.2.1 Potential environmental impacts arising from the above construction activities are mainly associated with construction dust, construction noise, water quality, waste management and landscape and visual impact.

# 9.3 Monitoring Schedules for the Next Three Months

9.3.1 The tentative schedules for environmental monitoring in the coming three months are reported in the monthly EM&A Report for EP-451/2013 prepared for Contract No. ED/2018/04.



# 10. CONCLUSIONS

- 10.1.1 24-hour TSP impact monitoring and construction noise monitoring were carried out in the reporting month.
- 10.1.2 One Action Level exceedance for 24-hr TSP were recorded in the reporting month. An exceedance were recorded at KER1 on 23 December 2020.
- 10.1.3 One Limit Level exceedance for 24-hr TSP was recorded in the reporting month. An exceedance was recorded at KTD2c on 29 December 2020.
- 10.1.4 No Action / Limit Level exceedance was recorded for 24-hr TSP at KTD1 in the reporting month.
- 10.1.5 One Limit Level exceedance for construction noise was recorded in the reporting month. An exceedance was recorded at KER1 on 30 December 2020.
- 10.1.6 No Action / Limit Level exceedance was recorded for construction noise at KTD1 and KTD2c in the reporting month.
- 10.1.7 No complaint of air quality was received. Therefore, no impact 1-hour TSP monitoring was conducted in the reporting month.
- 10.1.8 Five environmental site inspections were carried out in the reporting month. No recommendation was given to the Contractor for remediating the deficiencies identified during the site inspections.
- 10.1.9 Five weekly Landscape and Visual Site audits were carried out 2, 9, 16, 23 and 30 December 2020 and three of them 2, 16 and 30 December 2020 were carried out by a Registered Landscape Architect in the reporting month. The weekly Landscape and Visual Impact reports were counter-signed by IEC as according to the requirement of EM&A Manual (AEIAR-130/2009).
- 10.1.10 Referring to the Contractor's information, no environmental complaint, notification of summons and successful prosecution was received in the reporting month.

#### **10.2** Comment and Recommendations

- 10.2.1 The recommended environmental mitigation measures, as proposed in the EIA reports and EM&A Manuals shall be effectively implemented to minimize the potential environmental impacts from the Project. The EM&A programme would effectively monitor the environmental impacts generated from the construction activities and ensure the proper implementation of mitigation measures.
- 10.2.2 According to the environmental audit performed in the reporting month, the following recommendations were made:

#### Air Quality Impact

• No specific observation was identified in the reporting month.

Construction Noise Impact

• No specific observation was identified in the reporting month.



## Water Quality Impact

• No specific observation was identified in the reporting month.

#### Chemical and Waste Management

No specific observation was identified in the reporting month.

#### Land Contamination

• No specific observation was identified in the reporting month.

## Landscape and Visual Impact

• No specific observation was identified in the reporting month.

# **General Condition**

No specific observation was identified in the reporting month.

Permit / Licenses

• No specific observation was identified in the reporting month.

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong. 
 Tel
 : +852 2450 8238

 Fax
 : +852 2450 8032


 E-mail
 : mcl@fugro.com

 Website
 : www.fugro.com



Figure 1

**Project General Layout** 



INTED BY: kitchan 18/2/2015 13:00:43 .ENAME: K:\9||64 Trunk Road T2\Tender Drawing (Contract I)\

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong. 
 Tel
 : +852 2450 8238

 Fax
 : +852 2450 8032


 E-mail
 : mcl@fugro.com


 Website
 : www.fugro.com



Figure 2

**Air and Noise Monitoring Locations** 





Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong. 
 Tel
 : +852 2450 8238

 Fax
 : +852 2450 8032

 E-mail
 : mcl@fugro.com

 Website
 : www.fugro.com



Appendix A

**Construction Programme** 

Hyder MEINHARDT

KL/2014/03 Kai Tak Development - Stage 3 Infrastructure Works for Developments at the Southern Part of the Former

| Hyder - Meint          |  | Dom Ctort          | Finish      | bber               | November   | Decem                       |
|------------------------|--|--------------------|-------------|--------------------|--|-----------------------------|
| tivity ID              | Activity Name  | Rem Start<br>Dur   | Finish      | 00er<br>4<br>18 25 | 65<br>01 08 15 22  | 29 06 13                    |
| KL/2014/03-Sta         | nge 3 Infrastructure Works for Developments at the Southern Par                    | t of the Former Ru | inway       | 10 20              |  | 20 00 10                    |
| Project Key Date       | 25   |                    |             |                    |  |                             |
| Project Comme          | ncement and Completion   |                    |             |                    |  |                             |
| K-PK-PCC-1200          | Project Completion Date  | 0                  | 31-Oct-20*  |                    | <ul> <li>Project Completion Date</li> </ul>                    |                             |
| <b>Project Complet</b> | tion Date  |                    |             |                    |  |                             |
| K-PK-PCD-1600          | Section 5 - Completion of All Landscape Softworks                                  | 0                  | 31-Oct-20*  |                    | <ul> <li>Section 5 - Completion of All Landscape S</li> </ul>  | Softworks                   |
| K-PK-PCD-1700          | Section 6 - Completion of all Establishment Works for all Landscape Softworks      | 0                  | 31-Oct-20*  |                    | <ul> <li>Section 6 - Completion of all Establishmer</li> </ul> | it Works for all Landsca    |
| K-PK-PCD-1800          | Section 7 - Preservation and Protection of Existing Trees                          | 0                  | 31-Oct-20*  |                    | <ul> <li>Section 7 - Preservation and Protection of</li> </ul> | Existing Trees              |
| Site Handover D        | Date   |                    |             |                    |  |                             |
| K-PK-SHD-1000          | Portion A  | 0                  | 31-Oct-20*  |                    | ◆ Portion A  |                             |
| K-PK-SHD-1400          | Portion D  | 0                  | 31-Oct-20*  |                    | ◆ Portion D  |                             |
| K-PK-SHD-1500          | Portion E  | 0                  | 31-Oct-20*  |                    | ♦ Portion E  |                             |
| K-PK-SHD-1600          | Portion F  | 0                  | 31-Oct-20*  |                    | ◆ Portion F  |                             |
| K-PK-SHD-1800          | Portion I  | 0                  | 31-Oct-20*  |                    | ♦ Portion I  |                             |
| K-PK-SHD-1900          | Portion K  | 0                  | 31-Oct-20*  |                    | ♦ Portion K  |                             |
| K-PK-SHD-2000          | Portion M  | 0                  | 31-Oct-20*  |                    | ◆ Portion M  |                             |
| K-PK-SHD-2200          | Portion O  | 0                  | 31-Oct-20*  |                    | ♦ Portion O  |                             |
| K-PK-SHD-2500          | Portion R  | 0                  | 31-Oct-20*  |                    | ◆ Portion R  |                             |
| K-PK-SHD-2600          | Portion X  | 0                  | 02-Nov-20*  |                    | ◆ Portion X  |                             |
| General Submis         | sion   |                    |             |                    |  |                             |
| Interfacing Wor        | 'ks  |                    |             |                    |  |                             |
| K-PA-INT-5000          | Joint inspection and handover for DCS Contract/ EMSD                               | 0 25-Sep-20 A      | 21-Oct-20 A | Joint inspec       | tion and handover for DCS Contract/ EMSD                       |                             |
| K-PA-INT-6000          | Joint inspection and handover for road works, street furniture and lighting to HyD | 4 10-Nov-20        | 13-Nov-20   |                    | Joint inspection and ha  | ndover for road works,      |
| K-PA-INT-6010          | Joint inspection and handover for traffic signal system to TD/EMSD                 | 4 06-Nov-20        | 10-Nov-20   |                    | Joint inspection and handow                                    | ver for traffic signal syst |
| Prelimiaries           |  |                    |             |                    |  |                             |
| K-DR-PRE-1800          | Submission of time-lapsed photographs and video                                    | 3 20-Feb-16 A      | 02-Nov-20   |                    | Submission of time-lapsed photographs                          | s and video                 |
| Section 1 of the V     | Works-Remainder of the Works   |                    |             |                    |  |                             |
| Roadwork and I         | Drainage Works   |                    |             |                    |  |                             |
| Road D4-3 (Chir        |  |                    |             |                    |  |                             |
| Zone 4 R & D Wor       |  |                    |             |                    |  |                             |
| SCR2172                | Carry out and complete remaining works   | 2 20-Aug-19 A      | 02-Nov-20   |                    | Carry out and complete remaining work                          | ks                          |
| SCR2172                | Carry out and complete remaining works   | 2 20-Aug-19 A      | 02-Nov-20   |                    | Carry out and complete remaining work                          | <u> </u>                    |



Project ID :59\_ MPR 31 Oct 20 Layout : KL201403 3MRP Page 1 of 2

| r Run       | iway         |       | 土木工程拓展署<br>Civil Engineering and<br>Development Department<br>力離死居處<br>Kowtoon Development Office |     |               |           |  |  |
|-------------|--------------|-------|---|-----|---------------|-----------|--|--|
| ember<br>66 |              |       |   |     | January<br>67 | ary<br>68 |  |  |
| 13          | 20           | 27    | 03  | 10  |               | 24 31     |  |  |
|             | 20           |       | 00  |     |               | 21 01     |  |  |
|             |              |       |   |     |               |           |  |  |
|             |              |       |   |     |               |           |  |  |
|             |              |       |   |     |               |           |  |  |
|             |              |       |   |     |               |           |  |  |
|             |              |       |   |     |               |           |  |  |
|             |              |       |   |     |               |           |  |  |
|             |              |       |   |     |               |           |  |  |
|             |              |       |   |     |               |           |  |  |
|             |              |       |   |     |               |           |  |  |
|             |              |       |   |     |               |           |  |  |
| cane Sc     | ftworks      |       |   |     |               |           |  |  |
| eupe be     | itworks      |       |   |     |               |           |  |  |
|             |              |       |   |     |               |           |  |  |
|             |              |       |   |     |               |           |  |  |
|             |              |       |   |     |               |           |  |  |
|             |              |       |   |     |               |           |  |  |
|             |              |       |   |     |               |           |  |  |
|             |              |       |   |     |               |           |  |  |
|             |              |       |   |     |               |           |  |  |
|             |              |       |   |     |               |           |  |  |
|             |              |       |   |     |               |           |  |  |
|             |              |       |   |     |               |           |  |  |
|             |              |       |   |     |               |           |  |  |
|             |              |       |   |     |               |           |  |  |
|             |              |       |   |     |               |           |  |  |
|             |              |       |   |     |               |           |  |  |
|             |              |       |   |     |               |           |  |  |
|             |              |       |   |     |               |           |  |  |
|             |              |       |   |     |               |           |  |  |
|             |              |       |   |     |               |           |  |  |
|             |              |       |   |     |               |           |  |  |
|             |              |       |   |     |               |           |  |  |
|             |              |       |   |     |               |           |  |  |
|             |              |       |   |     |               |           |  |  |
|             |              |       |   |     |               |           |  |  |
|             |              |       |   |     |               |           |  |  |
|             |              |       |   |     |               |           |  |  |
|             |              |       |   |     |               |           |  |  |
|             |              |       |   |     |               |           |  |  |
| s, street   | furniture an | d lig | hting to  | HyD |               |           |  |  |
|             |              |       | -   |     |               |           |  |  |
| ystem to    | TD/EMSD      |       |   |     |               |           |  |  |
|             |              |       |   |     |               |           |  |  |
|             |              |       |   |     |               |           |  |  |
|             |              |       |   |     |               |           |  |  |
|             |              |       |   |     |               |           |  |  |
|             |              |       |   |     |               |           |  |  |
|             |              |       |   |     |               |           |  |  |
|             |              |       |   |     |               |           |  |  |
|             |              |       |   |     |               |           |  |  |
|             |              |       |   |     |               |           |  |  |
|             |              |       |   |     |               |           |  |  |
|             |              |       |   |     |               |           |  |  |
|             |              |       |   |     |               |           |  |  |
|             |              |       |   |     |               |           |  |  |
|             |              |       |   |     |               |           |  |  |
|             |              |       |   |     | _             |           |  |  |
|             |              |       |   |     | Programme     | A         |  |  |
|             | Date         | N1-   | Revisi  |     | Checked       | Approved  |  |  |
|             | 31-Oct-20    |       | 20 - Jan  | 21  |               |           |  |  |

|                      | hardt JV                         |                                   |                     |            |             |             |            |       |         |            |             |             |           |           |          |         |             |
|----------------------|----------------------------------|-----------------------------------|---------------------|------------|-------------|-------------|------------|-------|---------|------------|-------------|-------------|-----------|-----------|----------|---------|-------------|
| vity ID              | Activity Name                    |                                   |                     | Rem<br>Dur | Start       | Finish      | ober<br>i4 |       | 05      |            |             | Novem<br>65 |           |           |          |         | Decen<br>66 |
| Road D4-4 (Che       | ung Yip Street)                  |                                   |                     |            |             |             | 18         |       | 25      | 01         | 08          |             | 15        | 22        | 29       | 0       | 6   13      |
| CH100 to CH150       | Cheung Yip Street Co             | ul de Sac                         |                     |            |             |             |            |       |         |            |             |             |           |           |          |         |             |
| Cheung Yip Stree     | et Cul de Sac                    |                                   |                     |            |             |             |            |       |         |            |             |             |           |           |          |         |             |
| SCR2670              | Laying Cable and                 | Construction for Road Lighting    |                     | 0          | 06-Jul-20 A | 09-Oct-20 A | Cable an   | d Coi | nstruct | ion for Ro | ad Lightii  | ng          |           |           |          |         |             |
| SCR2680              | Construction of Fo               | ootpath                           |                     | 0          | 10-Apr-20 A | 08-Oct-20 A | ion of Fe  | ootpa | th      |            |             |             |           |           |          |         |             |
| SCR2690              | Construction of Street Furniture |                                   |                     | 0          | 25-Jul-20 A | 13-Oct-20 A | onstructio | on of | Street  | Furniture  |             |             |           |           |          |         |             |
| <b>CH220 - CH420</b> | Northbound                       |                                   |                     |            |             |             |            |       |         |            |             |             |           |           |          |         |             |
| Road Works and       | Miscellaneous Works              |                                   |                     |            |             |             |            |       |         |            |             |             |           |           |          |         |             |
| K-01-RWS-9444        | Construction of Fo               | ootpath                           |                     | 0          | 17-Dec-19 A | 28-Sep-20 A |            |       |         |            |             |             |           |           |          |         |             |
| K-01-RWS-9446        | 5 Laying Cable and               | Footing Construction for Road Lig | hting               | 5          | 25-May-20 A | 05-Nov-20   |            |       |         |            | Laying C    | Cable a     | and Foot  | ing Con   | truction | for Roa | ad Lighting |
| CH220 - CH420        | Southbound                       |                                   |                     |            |             |             |            |       |         |            |             |             |           |           |          |         |             |
| Miscellaneous W      | orks                             |                                   |                     |            |             |             |            |       |         |            |             |             |           |           |          |         |             |
| K-01-RWS-9630        | Construction of Fo               | ootpath                           |                     | 3          | 27-Mar-20 A | 03-Nov-20   |            |       |         | <b>—</b> C | onstructio  | n of Fe     | ootpath   |           |          |         |             |
| K-01-RWS-9632        | 2 Construction of St             | reet Furniture                    |                     | 7          | 14-Sep-20 A | 09-Nov-20   |            |       |         |            | Co          | nstruc      | tion of S | Street Fu | niture   |         |             |
| Section 3 of the     | Works- Construct                 | tion of District Cooling Syst     | em (Subject to Exci | sion)      |             |             |            |       |         |            |             |             |           |           |          |         |             |
| Construction of      | District Cooling                 | System                            |                     |            |             |             |            |       |         |            |             |             |           |           |          |         |             |
| Construction of      | DCS Works at Zo                  | ne 4                              |                     |            |             |             |            |       |         |            |             |             |           |           |          |         |             |
| SCR2350              | Submission of test               | ing records, as-built drawings    |                     | 0          | 19-Feb-20 A | 18-Sep-20 A | drawings   |       |         |            |             |             |           |           |          |         |             |
| SCR2380              | Joint inspection an              | nd handover for connection to DC  | S Contract/EMSD     | 0          | 28-Jun-20 A | 21-Oct-20 A |            | Joint | inspec  | tion and h | andover     | for cor     | nnectior  | to DCS    | Contrac  | t/EMSD  |             |
| Section 5 of the     | Works-Completio                  | n of All Landscape Softwor        | ·ks                 |            |             |             |            |       |         |            |             |             |           |           |          |         |             |
| Tree Planting        |                                  |                                   |                     |            |             |             |            |       |         |            |             |             |           |           |          |         |             |
| K-05-TPG-1150        | Tree Planting                    |                                   |                     | 0          | 24-Mar-20 A | 22-Sep-20 A |            |       |         |            |             |             |           |           |          |         |             |
| Shrub Planting       |                                  |                                   |                     |            |             |             |            |       |         |            |             |             |           |           |          |         |             |
| K-05-SPG-1200        | Shrub Planting                   |                                   |                     | 3          | 24-Mar-20 A | 02-Nov-20   |            |       |         | 💻 Shr      | ub Plantir  | ng          |           |           |          |         |             |
| Irrigation Syste     | m                                |                                   |                     |            |             |             |            |       |         |            |             |             |           |           |          |         |             |
| K-05-ISM-1290        | Insatllation of Wat              | er Meters                         |                     | 3          | 23-Oct-20 A | 02-Nov-20   |            |       |         | Ins        | atllation o | f Wate      | er Meter  | s         |          |         |             |
| K-05-ISM-1300        | Testing and comm                 | issioning of irrgation system     |                     | 30         | 03-Nov-20   | 02-Dec-20   |            |       |         |            |             |             |           |           |          | Festing | and commi   |
| Section 7 of the     | Works-Preservati                 | on and Protection of Existin      | g Trees             |            |             |             |            |       |         |            |             |             |           |           |          |         |             |
| Section 7 of the     |                                  |                                   | 8                   |            |             |             |            |       |         |            |             |             |           |           |          |         |             |



中國路德工程有限責任公司 CHINA ROAD AND BRIDGE CORPORATION

Milestone ٠ Critical Activity Non-Critical Activity Remaining Level of Effort Actual Work

3 MRP Nov 2020 - Jan 2021

Page 2 of 2

Project ID :59\_ MPR 31 Oct 20 Layout : KL201403 3MRP Page 2 of 2

|         | nway        |           |       | EDI   |  | 土木<br>Civil E<br>Develo<br>九龍手<br>Kowloon | 工程<br>ngineer<br>opment<br>近展處<br>Developm | 拓展<br>ring an<br>Depar | 者<br>d<br>tment |    |      |
|---------|-------------|-----------|-------|-------|--|---|--|------------------------|-----------------|----|------|
| cember  |             |           |       |       |  | Ja  | nuary                                      | /                      |                 |    | ary  |
| 66      |             |           |       |       |  |   | 67   |                        |                 |    | 68   |
| 13      | 20          | 27        |       | 03    |  | 10  |  | 17                     |                 | 24 | 31   |
|         |             |           |       |       |  |   |  |                        |                 |    | <br> |
|         |             |           |       |       |  |   |  |                        |                 |    | <br> |
|         |             |           |       |       |  |   |  |                        |                 |    | <br> |
|         |             |           |       |       |  |   |  |                        |                 |    | <br> |
|         |             |           |       |       |  |   |  |                        |                 |    | <br> |
|         |             |           |       |       |  |   |  |                        |                 |    | <br> |
|         |             |           |       |       |  |   |  |                        |                 |    | <br> |
| ng      |             |           |       |       |  |   |  |                        |                 |    | <br> |
|         |             |           |       |       |  |   |  |                        |                 |    | <br> |
|         |             |           |       |       |  |   |  |                        |                 |    | <br> |
|         |             |           |       |       |  |   |  |                        |                 |    | <br> |
|         |             |           |       |       |  |   |  |                        |                 |    | <br> |
|         |             |           |       |       |  |   |  |                        |                 |    | <br> |
|         |             |           |       |       |  |   |  |                        |                 |    | <br> |
|         |             |           |       |       |  |   |  |                        |                 |    | <br> |
|         |             |           |       |       |  |   |  |                        |                 |    | <br> |
|         |             |           |       |       |  |   |  |                        |                 |    | <br> |
|         |             |           |       |       |  |   |  |                        |                 |    | <br> |
|         |             |           |       |       |  |   |  |                        |                 |    | <br> |
|         |             |           |       |       |  |   |  |                        |                 |    | <br> |
|         |             |           |       |       |  |   |  |                        |                 |    | <br> |
|         |             |           |       |       |  |   |  |                        |                 |    | <br> |
| missio  | ning of irr | gation sy | /sten | <br>1 |  |   |  |                        |                 |    | <br> |
|         |             |           |       |       |  |   |  |                        |                 |    | <br> |
| Existir | ng Trees    |           |       |       |  |   |  |                        |                 |    | <br> |
|         |             | 1         |       |       |  |   |  |                        |                 |    |      |

| 3 Months Rolling Programme |                  |  |          |  |  |  |  |  |
|----------------------------|------------------|--|----------|--|--|--|--|--|
| Date                       | Revision Checked |  | Approved |  |  |  |  |  |
| 31-Oct-20                  | Nov 20 - Jan 21  |  |          |  |  |  |  |  |
|                            |                  |  |          |  |  |  |  |  |
|                            |                  |  |          |  |  |  |  |  |
|                            |                  |  |          |  |  |  |  |  |
|                            |                  |  |          |  |  |  |  |  |

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong. 
 Tel
 : +852 2450 8238

 Fax
 : +852 2450 8032

 E-mail
 : mcl@fugro.com

 Website
 : www.fugro.com



Appendix **B** 

**Project Organization Chart** 


Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong. 
 Tel
 : +852 2450 8238

 Fax
 : +852 2450 8032

 E-mail
 : mcl@fugro.com

 Website
 : www.fugro.com





Legend:

Line of Reporting

Line of Communication

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong. 
 Tel
 : +852 2450 8238

 Fax
 : +852 2450 8032

 E-mail
 : mcl@fugro.com

 Website
 : www.fugro.com



Appendix C

**Events and Action Plan** 

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong. 
 Tel
 : +852 2450 8238

 Fax
 : +852 2450 8032

 E-mail
 : mcl@fugro.com

 Website
 : www.fugro.com



# Event and Action Plan for Construction Dust Monitoring

| EVENT   | EVENT ACTION  |  |  |  |  |  |  |  |  |
|---|---|--|--|--|--|--|--|--|--|
|   | ET  | IEC  | ER   | Contractor   |  |  |  |  |  |
| Action Level  | A block the second sec  |  | 4 Notife the Original and  | A Destify and  |  |  |  |  |  |
| Exceedance for one sample.                            | <ol> <li>Identify sources,<br/>investigate the causes<br/>of complaint and<br/>propose remedial<br/>measures.</li> <li>Inform IEC and ER.</li> <li>Repeat measurement<br/>to confirm finding;.</li> <li>Increase monitoring<br/>frequency</li> </ol>  | <ol> <li>Check monitoring<br/>data submitted by the<br/>ET.</li> <li>Check the<br/>Contractor's working<br/>methods.</li> </ol>  | 1. Notify the Contractor.  | <ol> <li>Rectify any<br/>unacceptable practices.</li> <li>Amend working<br/>methods agreed with<br/>the ER as appropriate.</li> </ol>  |  |  |  |  |  |
| Exceedance for two or<br>more consecutive<br>samples. | <ol> <li>Identify sources.</li> <li>Inform the IEC and<br/>ER.</li> <li>Advise the ER on the<br/>effectiveness of the<br/>proposed remedial<br/>measures;</li> <li>Repeat measurements<br/>to confirm findings.</li> <li>Increase monitoring<br/>frequency to daily.</li> <li>Discuss with the IEC,<br/>ER and Contractor on<br/>remedial action<br/>required.</li> <li>If exceedance<br/>continues, arrange<br/>meeting with the IEC,<br/>Contractor and ER.</li> <li>If exceedance stops,<br/>cease additional<br/>monitoring.</li> </ol> | <ol> <li>Check monitoring<br/>data submitted by the<br/>ET.</li> <li>Check the<br/>Contractor's working<br/>methods.</li> <li>Discuss with the ET,<br/>ER and Contractor on<br/>possible remedial<br/>measures if required.</li> <li>Advise the ER on the<br/>effectiveness of<br/>proposed remedial<br/>measures if required.</li> </ol>  | <ol> <li>Notify the Contractor.</li> <li>Ensure remedial<br/>measures properly<br/>implemented.</li> </ol>   | <ol> <li>Submit proposals for<br/>remedial action to the<br/>ER within 3 working<br/>days of notification.</li> <li>Implement the agreed<br/>proposals.</li> <li>Amend proposal as<br/>appropriate</li> </ol>  |  |  |  |  |  |
| Limit Level   |   |  |  |  |  |  |  |  |  |
| Exceedance for one sample.                            | <ol> <li>Identify sources,<br/>investigate causes of<br/>exceedance and<br/>proposed remedial<br/>measures.</li> <li>Inform the IEC, ER,<br/>and Contractor.</li> <li>Repeat measurement<br/>to confirm finding.</li> <li>Increase<br/>monitoring frequency<br/>to daily.</li> <li>Assess effectiveness<br/>of the Contractor's<br/>remedial action and<br/>keep the IEC and ER<br/>informed of the results</li> </ol>  | <ol> <li>Check monitoring<br/>data submitted by the<br/>ET.</li> <li>Check the<br/>Contractor's working<br/>methods.</li> <li>Discuss with the ET,<br/>ER and Contractor on<br/>possible remedial<br/>measures.</li> <li>Advise the ER and ET<br/>on the effectiveness<br/>of the proposed<br/>remedial measures.</li> <li>Supervise the<br/>implementation of<br/>remedial measures.</li> </ol> | <ol> <li>Confirm receipt of the<br/>notification of<br/>exceedance in<br/>writing.</li> <li>Notify the Contractor.</li> <li>Ensure remedial<br/>measures are<br/>properly<br/>implemented.</li> </ol>  | <ol> <li>Take immediate action<br/>to avoid further<br/>exceedance.</li> <li>Submit proposals for<br/>remedial action to the<br/>ER and copy to the ET<br/>and IEC within 3<br/>working days of<br/>notification.</li> <li>Implement the agreed<br/>proposals.</li> <li>Amend proposal as<br/>appropriate.</li> </ol>  |  |  |  |  |  |
| Exceedance for two or<br>more consecutive<br>samples  | <ol> <li>Notify the IEC, ER and<br/>Contractor.</li> <li>Identify sources.</li> <li>Repeat measurements<br/>to confirm findings.</li> <li>Increase monitoring<br/>frequency to daily.</li> <li>Carry out analysis of<br/>the Contractor's<br/>working procedures<br/>with the ER to<br/>determine the<br/>possible mitigation to<br/>be implemented.</li> <li>Arrange meeting with<br/>the IEC and ER to<br/>discuss the remedial</li> </ol>  | <ol> <li>Discuss amongst the<br/>ER, ET and<br/>Contractor on the<br/>potential remedial<br/>action.</li> <li>Review the<br/>Contractor's remedial<br/>action whenever<br/>necessary to assure<br/>their effectiveness<br/>and advise the ER<br/>and ET accordingly.</li> <li>Supervise the<br/>implementation of<br/>remedial measures.</li> </ol>  | <ol> <li>Confirm receipt of the<br/>notification of<br/>exceedance in<br/>writing.</li> <li>Notify the Contractor.</li> <li>In consultation with<br/>the IEC and ET,<br/>agree with the<br/>Contractor on the<br/>remedial measures to<br/>be implemented.</li> <li>Ensure remedial<br/>measures are<br/>properly<br/>implemented.</li> <li>If exceedance<br/>continues, consider</li> </ol> | <ol> <li>Take immediate action<br/>to avoid further<br/>exceedance.</li> <li>Submit proposals for<br/>remedial action to the<br/>ER and copy to the IEC<br/>and ET within 3<br/>working days of<br/>notification.</li> <li>Implement the agreed<br/>proposals.</li> <li>Resubmit proposals if<br/>problems still not under<br/>control.</li> <li>Stop the relevant<br/>portion of works as<br/>determined by the ER</li> </ol> |  |  |  |  |  |

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong.

Tel : +852 2450 8238 Fax : +852 2450 8032 E-mail : mcl@fugro.com Website : www.fugro.com



| EVENT | ACTION  |     |  |                                 |  |  |  |  |
|-------|---|-----|--|---------------------------------|--|--|--|--|
| EVENI | ET  | IEC | ER   | Contractor                      |  |  |  |  |
|       | action to be taken.<br>7. Assess the<br>effectiveness of the<br>Contractor's remedial<br>action and keep the<br>IEC, EPD and ER<br>informed of the<br>results.<br>8. If exceedance stops,<br>cease additional<br>monitoring |     | what portion of works<br>is responsible and<br>instruct the Contractor<br>to stop that portion of<br>works until the<br>exceedance is<br>abated. | until the exceedance is abated. |  |  |  |  |

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong. 
 Tel
 : +852 2450 8238

 Fax
 : +852 2450 8032

 E-mail
 : mcl@fugro.com

 Website
 : www.fugro.com



# **Event and Action Plan for Noise Impact**

| EVENT        | ACTION  |  |  |  |  |  |  |  |
|--------------|---|--|--|--|--|--|--|--|
| EVENT        | ET  | IEC  | ER   | Contractor   |  |  |  |  |
| Action Level | <ol> <li>Notify the IEC, ER and<br/>Contractor.</li> <li>Carry out<br/>investigation.</li> <li>Report the results of<br/>investigation to the<br/>IEC and Contractor.</li> <li>Discuss jointly with the<br/>ER and Contractor<br/>and formulate<br/>remedial measures.</li> <li>Increase the<br/>monitoring frequency<br/>to check the mitigation<br/>effectiveness</li> </ol>  | <ol> <li>Review the<br/>monitoring data<br/>submitted by the ET.</li> <li>Review the<br/>construction methods<br/>and proposed redial<br/>measures by the<br/>Contractor, and<br/>advise the ET and<br/>ER if the proposed<br/>remedial measures<br/>would be sufficient</li> </ol>  | <ol> <li>Notify the Contractor.</li> <li>Require the<br/>Contractor to propose<br/>remedial measures<br/>for implementation if<br/>required.</li> </ol>  | <ol> <li>Submit noise mitigation<br/>proposals to the ER<br/>and copy to the IEC<br/>and ET.</li> <li>Implement noise<br/>mitigation proposals.</li> </ol>   |  |  |  |  |
| Limit Level  | <ol> <li>Notify the IEC, ER and<br/>Contractor.</li> <li>Identify sources.</li> <li>Repeat measurements<br/>to confirm findings.</li> <li>Carry out analysis of<br/>the Contractor's<br/>working procedures<br/>with the ER and<br/>Contractor to<br/>determine possible<br/>mitigations to be<br/>implemented.</li> <li>Record the causes<br/>and action taken for<br/>the exceedances.</li> <li>Increase the<br/>monitoring frequency.</li> <li>Assess the<br/>effectiveness of the<br/>Contractor's remedial<br/>action with the ER and<br/>keep the IEC informed<br/>of the results.</li> <li>If exceedance stops,<br/>cease additional<br/>monitoring</li> </ol> | <ol> <li>Discuss amongst the<br/>ER, ET and Contractor<br/>on the potential<br/>remedial action.</li> <li>Review the<br/>Contractor's remedial<br/>action whenever<br/>necessary to assure<br/>their effectiveness and<br/>advise the ER<br/>accordingly.</li> <li>Supervise the<br/>implementation of<br/>remedial measures.</li> </ol> | <ol> <li>Confirm receipt of<br/>notification of<br/>exceedance in writing.</li> <li>Notify the Contractor.</li> <li>Require the Contractor<br/>to propose remedial<br/>measures for the<br/>analysed noise<br/>problems.</li> <li>Ensure remedial<br/>measures are properly<br/>implemented.</li> <li>If exceedance<br/>continues, consider<br/>what portion of work is<br/>responsible and<br/>instruct the Contractor<br/>to stop that portion of<br/>works until the<br/>exceedance is abated.</li> </ol> | <ol> <li>Take immediate action<br/>to avoid further<br/>exceedance.</li> <li>Submit proposals for<br/>remedial action to the<br/>ER and copy to the ET<br/>and IEC within 3<br/>working days of<br/>notification.</li> <li>Implement the agreed<br/>proposals.</li> <li>Resubmit proposals if<br/>problems still not under<br/>control.</li> <li>Stop the relevant<br/>portion of works as<br/>determined by the ER<br/>until the exceedance is<br/>abated.</li> </ol> |  |  |  |  |

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong. 
 Tel
 : +852 2450 8238

 Fax
 : +852 2450 8032

 E-mail
 : mcl@fugro.com

 Website
 : www.fugro.com



# Event and Action Plan for Landscape and Visual Impact

| EVENT                          | ACTION   |  |  |   |  |  |  |  |
|--------------------------------|--|--|--|---|--|--|--|--|
| EVENT                          | ET   | IEC  | ER   | Contractor  |  |  |  |  |
| Non-conformity on one occasion | <ol> <li>Identify Source</li> <li>Inform the IEC and<br/>the ER</li> <li>Discuss remedial<br/>actions with the IEC,<br/>the ER and the<br/>Contractor</li> <li>Monitor remedial<br/>actions until<br/>rectification has been<br/>completed</li> </ol>  | <ol> <li>Check report</li> <li>Check the<br/>Contractor's working<br/>method</li> <li>Discuss with the ET<br/>and the Contractor on<br/>possible remedial<br/>measures</li> <li>Advise the ER on<br/>effectiveness of<br/>proposed remedial<br/>measures.</li> <li>Check<br/>implementation of<br/>remedial measures.</li> </ol>                   | <ol> <li>Notify Contractor</li> <li>Ensure remedial<br/>measures are<br/>properly implemented</li> </ol>     | <ol> <li>Amend working<br/>methods</li> <li>Rectify damage and<br/>undertake any<br/>necessary<br/>replacement</li> </ol> |  |  |  |  |
| Repeated Non-<br>conformity    | <ol> <li>Identify Source</li> <li>Inform the IEC and<br/>the ER</li> <li>Increase monitoring<br/>frequency</li> <li>Discuss remedial<br/>actions with the IEC,<br/>the ER and the<br/>Contractor</li> <li>Monitor remedial<br/>actions until<br/>rectification has been<br/>completed</li> <li>If exceedance stops,<br/>cease additional<br/>monitoring</li> </ol> | <ol> <li>Check monitoring<br/>report</li> <li>Check the<br/>Contractor's working<br/>method</li> <li>Discuss with the ET<br/>and the Contractor on<br/>possible remedial<br/>measures</li> <li>Advise the ER on<br/>effectiveness of<br/>proposed remedial<br/>measures</li> <li>Supervise<br/>implementation of<br/>remedial measures.</li> </ol> | <ol> <li>Notify the Contractor</li> <li>Ensure remedial<br/>measures are<br/>properly implemented</li> </ol> | <ol> <li>Amend working<br/>methods</li> <li>Rectify damage and<br/>undertake any<br/>necessary<br/>replacement</li> </ol> |  |  |  |  |

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong. 
 Tel
 : +852 2450 8238

 Fax
 : +852 2450 8032

 E-mail
 : mcl@fugro.com

 Website
 : www.fugro.com



Appendix D

Waste Flow Table

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong. Tel : +852 2450 8238 Fax : +852 2450 8032 E-mail : mcl@fugro.com Website : www.fugro.com



| Waste Flow        | v Table for Ye                                | ear 2016                                  |                           |                          |                            |                          |   |                                  |                          |                   |                                   |  |
|-------------------|---|---|---------------------------|--------------------------|----------------------------|--------------------------|---|----------------------------------|--------------------------|-------------------|-----------------------------------|--|
|                   |   | Actual Quant                              | ities of Inert C&I        | D Materials Gene         | erated Monthly             |                          | Actual Quantities of Non-inert C&D Wastes Generated Monthly |                                  |                          |                   |                                   |  |
| Monthly<br>Ending | Total<br>Quantity<br>Generated<br>(Inert C&D) | Hard Rock and<br>Large Broken<br>Concrete | Reused in the<br>Contract | Reused in other Projects | Disposed as<br>Public Fill | Imported Fill            | Metals  | Paper/<br>cardboard<br>packaging | Plastics<br>(see Note 2) | Chemical<br>Waste | Others, e.g.<br>general<br>refuse |  |
|                   | (in '000m <sup>3</sup> )                      | (in '000m <sup>3</sup> )                  | (in '000m <sup>3</sup> )  | (in '000m <sup>3</sup> ) | (in '000m <sup>3</sup> )   | (in '000m <sup>3</sup> ) | (in '000 kg)  | (in '000kg)                      | (in '000kg)              | (in '000kg)       | (in '000m <sup>3</sup> )          |  |
| 2016 Jan          | 0.159   | 0.101                                     | 0.058                     | Nil                      | Nil                        | Nil                      | Nil   | 0.023                            | 0.00002                  | 0.0158            | 0.0335                            |  |
| 2016 Feb          | 0.291   | 0.050                                     | 0.241                     | Nil                      | Nil                        | Nil                      | 1.34  | 0.023                            | 0.00002                  | 0.0158            | 0.0335                            |  |
| 2016 Mar          | 2.7389  | 0.0407                                    | 0.0662                    | Nil                      | 2.632                      | Nil                      | 5.92  | 0.023                            | 0.00002                  | 0.0158            | 0.0571                            |  |
| 2016 Apr          | 4.1718  | 0.0578                                    | 0.462                     | Nil                      | 3.652                      | Nil                      | 12.5  | 0.023                            | 0.00002                  | 0.0158            | 0.0426                            |  |
| 2016 May          | 3.592   | Nil                                       | 0.299                     | Nil                      | 3.293                      | Nil                      | 5.23  | 0.023                            | 0.00002                  | 0.0158            | 0.0621                            |  |
| 2016 Jun          | 4.6035  | Nil                                       | 0.8555                    | Nil                      | 3.748                      | Nil                      | Nil   | 0.023                            | 0.00002                  | 0.0158            | 0.0619                            |  |
| 2016 Jul          | 6.155   | 0.153                                     | 0.015                     | Nil                      | 5.987                      | Nil                      | 7.84  | 0.023                            | 0.00002                  | 0.0158            | 0.0433                            |  |
| 2016 Aug          | 5.1155  | Nil                                       | Nil                       | Nil                      | 5.1155                     | Nil                      | 19.93   | 0.023                            | Nil                      | Nil               | 0.0147                            |  |
| 2016 Sept         | 7.2267  | Nil                                       | Nil                       | Nil                      | 7.2267                     | Nil                      | 33.65   | 0.023                            | Nil                      | Nil               | 0.0103                            |  |
| 2016 Oct          | 4.6448  | Nil                                       | Nil                       | Nil                      | 4.6448                     | Nil                      | 13.30   | 0.023                            | Nil                      | Nil               | 0.0385                            |  |
| 2016 Nov          | 6.1626  | Nil                                       | Nil                       | Nil                      | 6.1626                     | Nil                      | 27.06   | 0.023                            | Nil                      | Nil               | 0.0192                            |  |
| 2016 Dec          | 6.3522  | Nil                                       | Nil                       | Nil                      | 6.3522                     | Nil                      | 13.30   | 0.023                            | Nil                      | Nil               | 0.0121                            |  |
| Total             | 51.213  | 0.4025                                    | 1.9967                    | Nil                      | 48.8138                    | Nil                      | 140.07  | 0.276                            | 0.00014                  | 0.1106            | 0.4288                            |  |

Note:

1) The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the Site.

2) Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging materials.

3) Total Quantity Generated (Inert) = Hard Rock and Large Broken Concrete + Reused in the Contract + Disposed as Public Fill - Imported Fill

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong. Tel : +852 2450 8238 Fax : +852 2450 8032 E-mail : mcl@fugro.com Website : www.fugro.com



| Waste Flow        | / Table for Ye                                | ear 2017                                  |                           |                          |                            |                          |   |                                  |                          |                   |                                   |  |
|-------------------|---|---|---------------------------|--------------------------|----------------------------|--------------------------|---|----------------------------------|--------------------------|-------------------|-----------------------------------|--|
|                   |   | Actual Quant                              | ities of Inert C&I        | D Materials Gene         | erated Monthly             |                          | Actual Quantities of Non-inert C&D Wastes Generated Monthly |                                  |                          |                   |                                   |  |
| Monthly<br>Ending | Total<br>Quantity<br>Generated<br>(Inert C&D) | Hard Rock and<br>Large Broken<br>Concrete | Reused in the<br>Contract | Reused in other Projects | Disposed as<br>Public Fill | Imported Fill            | Metals  | Paper/<br>cardboard<br>packaging | Plastics<br>(see Note 2) | Chemical<br>Waste | Others, e.g.<br>general<br>refuse |  |
|                   | (in '000m <sup>3</sup> )                      | (in '000m <sup>3</sup> )                  | (in '000m <sup>3</sup> )  | (in '000m <sup>3</sup> ) | (in '000m <sup>3</sup> )   | (in '000m <sup>3</sup> ) | (in '000 kg)  | (in '000kg)                      | (in '000kg)              | (in '000kg)       | (in '000m <sup>3</sup> )          |  |
| 2017 Jan          | 4.2300  | Nil                                       | Nil                       | Nil                      | 4.2300                     | Nil                      | 0.015   | 0.023                            | Nil                      | Nil               | 0.0109                            |  |
| 2017 Feb          | 3.2128  | Nil                                       | Nil                       | Nil                      | 3.2128                     | Nil                      | 0.015   | 0.023                            | Nil                      | Nil               | 0.0096                            |  |
| 2017 Mar          | 9.4759  | Nil                                       | Nil                       | Nil                      | 9.4759                     | Nil                      | 0.034   | 0.023                            | Nil                      | Nil               | 0.0162                            |  |
| 2017 Apr          | 4.8827  | Nil                                       | Nil                       | Nil                      | 4.8827                     | Nil                      | 0.016   | 0.023                            | Nil                      | Nil               | 0.0062                            |  |
| 2017 May          | 3.0366  | Nil                                       | Nil                       | Nil                      | 3.0366                     | Nil                      | 0.022   | 0.023                            | Nil                      | Nil               | 0.0282                            |  |
| 2017 Jun          | 2.5656  | Nil                                       | Nil                       | Nil                      | 2.5656                     | Nil                      | 41.25   | Nil                              | Nil                      | Nil               | 0.0357                            |  |
| 2017 Jul          | 5.5267  | Nil                                       | 0.7851                    | Nil                      | 4.7416                     | Nil                      | 4.01  | 0.4515                           | Nil                      | 0.25              | 0.0364                            |  |
| 2017 Aug          | 11.4734                                       | Nil                                       | 0.0276                    | Nil                      | 11.4458                    | Nil                      | 7.4   | Nil                              | Nil                      | Nil               | 0.0196                            |  |
| 2017 Sep          | 23.9373                                       | Nil                                       | 2.6167                    | Nil                      | 21.3206                    | Nil                      | 3.52  | Nil                              | Nil                      | Nil               | 0.0333                            |  |
| 2017 Oct          | 17.8261                                       | Nil                                       | 0.4069                    | Nil                      | 17.4192                    | Nil                      | Nil   | Nil                              | Nil                      | Nil               | 0.0156                            |  |
| 2017 Nov          | 5.8834  | Nil                                       | 0.6664                    | Nil                      | 5.217                      | Nil                      | Nil   | Nil                              | Nil                      | Nil               | 0.023                             |  |
| 2017 Dec          | 21.3554                                       | Nil                                       | 0.4763                    | Nil                      | 20.8791                    | Nil                      | 29.13   | Nil                              | Nil                      | Nil               | 0.022                             |  |
| Total             | 113.4059                                      | Nil                                       | 4.9790                    | Nil                      | 108.4269                   | Nil                      | 85.412  | 0.5665                           | Nil                      | 0.25              | 0.2567                            |  |

#### Note:

1) The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the Site.

2) Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging materials.

3) Total Quantity Generated (Inert) = Hard Rock and Large Broken Concrete + Reused in the Contract + Disposed as Public Fill – Imported Fill

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong. Tel : +852 2450 8238 Fax : +852 2450 8032 E-mail : mcl@fugro.com Website : www.fugro.com



| Waste Flow        | Table for Ye                                  | ar 2018                                   |                           |                          |                            |                          |   |                               |                          |                   |                                |  |
|-------------------|---|---|---------------------------|--------------------------|----------------------------|--------------------------|---|-------------------------------|--------------------------|-------------------|--------------------------------|--|
|                   |   | Actual Quan                               | tities of Inert C&I       | D Materials Gene         | erated Monthly             |                          | Actual Quantities of Non-inert C&D Wastes Generated Monthly |                               |                          |                   |                                |  |
| Monthly<br>Ending | Total<br>Quantity<br>Generated<br>(Inert C&D) | Hard Rock and<br>Large Broken<br>Concrete | Reused in the<br>Contract | Reused in other Projects | Disposed as<br>Public Fill | Imported Fill            | Metals  | Paper/ cardboard<br>packaging | Plastics<br>(see Note 2) | Chemical<br>Waste | Others, e.g.<br>general refuse |  |
|                   | (in '000m <sup>3</sup> )                      | (in '000m <sup>3</sup> )                  | (in '000m <sup>3</sup> )  | (in '000m <sup>3</sup> ) | (in '000m <sup>3</sup> )   | (in '000m <sup>3</sup> ) | (in '000 kg)  | (in '000kg)                   | (in '000kg)              | (in '000kg)       | (in '000m <sup>3</sup> )       |  |
| 2018 Jan          | 10.2340                                       | Nil                                       | Nil                       | Nil                      | 10.2340                    | Nil                      | 32.39   | Nil                           | Nil                      | Nil               | 0.0161                         |  |
| 2018 Feb          | 6.5256  | Nil                                       | Nil                       | Nil                      | 6.5256                     | Nil                      | Nil   | Nil                           | Nil                      | Nil               | 0.0235                         |  |
| 2018 Mar          | 28.1995                                       | Nil                                       | Nil                       | Nil                      | 28.1995                    | Nil                      | 54.54   | Nil                           | Nil                      | Nil               | 0.0190                         |  |
| 2018 Apr          | 11.2165                                       | Nil                                       | Nil                       | Nil                      | 11.2165                    | Nil                      | Nil   | Nil                           | Nil                      | Nil               | 0.0270                         |  |
| 2018 May          | 5.6011  | Nil                                       | Nil                       | Nil                      | 5.6011                     | Nil                      | Nil   | Nil                           | Nil                      | Nil               | 0.0140                         |  |
| 2018 Jun          | 5.8072  | Nil                                       | Nil                       | Nil                      | 5.8072                     | Nil                      | 93.3  | Nil                           | Nil                      | Nil               | 0.0235                         |  |
| 2018 Jul          | 7.4206  | Nil                                       | Nil                       | Nil                      | 7.4206                     | Nil                      | Nil   | Nil                           | Nil                      | Nil               | 0.0383                         |  |
| 2018 Aug          | 2.0815  | Nil                                       | Nil                       | Nil                      | 2.0815                     | Nil                      | Nil   | Nil                           | Nil                      | Nil               | 0.0665                         |  |
| 2018 Sep          | 0.3710  | Nil                                       | Nil                       | Nil                      | 0.3710                     | Nil                      | Nil   | Nil                           | Nil                      | Nil               | 0.0436                         |  |
| 2018 Oct          | 0.9087  | Nil                                       | Nil                       | Nil                      | 0.9620                     | 0.0533                   | Nil   | Nil                           | Nil                      | Nil               | 0.0444                         |  |
| 2018 Nov          | 0.7291  | Nil                                       | Nil                       | Nil                      | 0.7733                     | 0.0589                   | Nil   | Nil                           | Nil                      | Nil               | 0.0225                         |  |
| 2018 Dec          | -0.0931                                       | Nil                                       | Nil                       | Nil                      | 0.3860                     | 0.4791                   | Nil   | Nil                           | Nil                      | Nil               | 0.0228                         |  |
| Total             | 79.0017                                       | Nil                                       | Nil                       | Nil                      | 79.5783                    | 0.5913                   | 180.23  | Nil                           | Nil                      | Nil               | 0.3614                         |  |

Note:

1) The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the Site.

2) Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging materials.

3) Total Quantity Generated (Inert) = Hard Rock and Large Broken Concrete + Reused in the Contract + Disposed as Public Fill – Imported Fill

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong. Tel : +852 2450 8238 Fax : +852 2450 8032 E-mail : mcl@fugro.com Website : www.fugro.com



| Waste Flow        | Table for Ye                                  | ar 2019                                   |                           |                          |                            |                          |   |                               |                          |                   |                                |  |
|-------------------|---|---|---------------------------|--------------------------|----------------------------|--------------------------|---|-------------------------------|--------------------------|-------------------|--------------------------------|--|
|                   |   | Actual Quant                              | tities of Inert C&I       | D Materials Gene         | erated Monthly             |                          | Actual Quantities of Non-inert C&D Wastes Generated Monthly |                               |                          |                   |                                |  |
| Monthly<br>Ending | Total<br>Quantity<br>Generated<br>(Inert C&D) | Hard Rock and<br>Large Broken<br>Concrete | Reused in the<br>Contract | Reused in other Projects | Disposed as<br>Public Fill | Imported Fill            | Metals  | Paper/ cardboard<br>packaging | Plastics<br>(see Note 2) | Chemical<br>Waste | Others, e.g.<br>general refuse |  |
|                   | (in '000m <sup>3</sup> )                      | (in '000m <sup>3</sup> )                  | (in '000m <sup>3</sup> )  | (in '000m <sup>3</sup> ) | (in '000m <sup>3</sup> )   | (in '000m <sup>3</sup> ) | (in '000 kg)  | (in '000kg)                   | (in '000kg)              | (in '000kg)       | (in '000m <sup>3</sup> )       |  |
| 2019 Jan          | 0.2485  | Nil                                       | Nil                       | Nil                      | 0.7063                     | 0.45774                  | Nil   | Nil                           | Nil                      | Nil               | 0.0100                         |  |
| 2019 Feb          | 0.2790  | Nil                                       | Nil                       | Nil                      | 0.2790                     | Nil                      | Nil   | Nil                           | Nil                      | Nil               | 0.0076                         |  |
| 2019 Mar          | 0.7376  | Nil                                       | Nil                       | Nil                      | 0.7376                     | Nil                      | Nil   | Nil                           | Nil                      | Nil               | 0.0929                         |  |
| 2019 Apr          | 0.3694  | Nil                                       | Nil                       | Nil                      | 0.3694                     | Nil                      | Nil   | Nil                           | Nil                      | Nil               | 0.0365                         |  |
| 2019 May          | 0.4683  | Nil                                       | Nil                       | Nil                      | 0.4683                     | Nil                      | Nil   | Nil                           | Nil                      | Nil               | 0.0383                         |  |
| 2019 Jun          | 0.8571  | Nil                                       | Nil                       | Nil                      | 0.8571                     | Nil                      | Nil   | Nil                           | Nil                      | Nil               | 0.0160                         |  |
| 2019 Jul          | 15.2091                                       | Nil                                       | Nil                       | Nil                      | 15.2091                    | Nil                      | Nil   | Nil                           | Nil                      | Nil               | 0.0331                         |  |
| 2019 Aug          | 5.7307  | Nil                                       | Nil                       | Nil                      | 5.7307                     | Nil                      | Nil   | Nil                           | Nil                      | Nil               | 0.0249                         |  |
| 2019 Sep          | 9.0074  | Nil                                       | Nil                       | Nil                      | 9.0074                     | Nil                      | Nil   | Nil                           | Nil                      | Nil               | 0.0541                         |  |
| 2019 Oct          | 0.6616  | Nil                                       | Nil                       | Nil                      | 0.6616                     | Nil                      | Nil   | Nil                           | Nil                      | Nil               | 0.0269                         |  |
| 2019 Nov          | 0.8783  | Nil                                       | Nil                       | Nil                      | 0.8783                     | Nil                      | Nil   | 0.17                          | Nil                      | Nil               | 0.0453                         |  |
| 2019 Dec          | 0.6110  | Nil                                       | Nil                       | Nil                      | 0.6110                     | Nil                      | Nil   | Nil                           | Nil                      | Nil               | 0.0519                         |  |
| Total             | 35.058  | 0   | 0                         | 0                        | 35.5158                    | 0.4577                   | 0   | 0.17                          | 0                        | 0                 | 0.4375                         |  |

Note:

1) The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the Site.

2) Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging materials.

3) Total Quantity Generated (Inert) = Hard Rock and Large Broken Concrete + Reused in the Contract + Disposed as Public Fill – Imported Fill

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong. 
 Tel
 : +852 2450 8238

 Fax
 : +852 2450 8032

 E-mail
 : mcl@fugro.com

 Website
 : www.fugro.com



| Waste Flow        | Table for Ye                                  | ar 2020                                   |                           |                          |                            |                          |   |                               |                          |                   |                                |  |
|-------------------|---|---|---------------------------|--------------------------|----------------------------|--------------------------|---|-------------------------------|--------------------------|-------------------|--------------------------------|--|
|                   |   | Actual Quant                              | tities of Inert C&I       | D Materials Gene         | erated Monthly             |                          | Actual Quantities of Non-inert C&D Wastes Generated Monthly |                               |                          |                   |                                |  |
| Monthly<br>Ending | Total<br>Quantity<br>Generated<br>(Inert C&D) | Hard Rock and<br>Large Broken<br>Concrete | Reused in the<br>Contract | Reused in other Projects | Disposed as<br>Public Fill | Imported Fill            | Metals  | Paper/ cardboard<br>packaging | Plastics<br>(see Note 2) | Chemical<br>Waste | Others, e.g.<br>general refuse |  |
|                   | (in '000m <sup>3</sup> )                      | (in '000m <sup>3</sup> )                  | (in '000m <sup>3</sup> )  | (in '000m <sup>3</sup> ) | (in '000m <sup>3</sup> )   | (in '000m <sup>3</sup> ) | (in '000 kg)  | (in '000kg)                   | (in '000kg)              | (in '000kg)       | (in '000m <sup>3</sup> )       |  |
| 2020 Jan          | 0.3807  | Nil                                       | Nil                       | Nil                      | 0.3807                     | Nil                      | Nil   | Nil                           | Nil                      | Nil               | 0.0276                         |  |
| 2020 Feb          | 0.2862  | Nil                                       | Nil                       | Nil                      | 0.2862                     | Nil                      | Nil   | Nil                           | Nil                      | Nil               | 0.0365                         |  |
| 2020 Mar          | 0.4291  | Nil                                       | Nil                       | Nil                      | 0.4291                     | Nil                      | Nil   | Nil                           | Nil                      | Nil               | 0.0270                         |  |
| 2020 Apr          | 0.1812  | Nil                                       | Nil                       | Nil                      | 0.1812                     | Nil                      | Nil   | Nil                           | Nil                      | Nil               | 0.0201                         |  |
| 2020 May          | 0.2966  | Nil                                       | Nil                       | Nil                      | 0.2966                     | Nil                      | Nil   | Nil                           | Nil                      | Nil               | 0.0168                         |  |
| 2020 Jun          | 0.1691  | Nil                                       | Nil                       | Nil                      | 0.1691                     | Nil                      | Nil   | Nil                           | Nil                      | Nil               | 0.0079                         |  |
| 2020 Jul          | 0.0630  | Nil                                       | Nil                       | Nil                      | 0.0630                     | Nil                      | Nil   | Nil                           | Nil                      | Nil               | 0.0273                         |  |
| 2020 Aug          | 0.1189  | Nil                                       | Nil                       | Nil                      | 0.1189                     | Nil                      | Nil   | Nil                           | Nil                      | Nil               | 0.0116                         |  |
| 2020 Sep          | 0.1151  | Nil                                       | Nil                       | Nil                      | 0.1151                     | Nil                      | Nil   | Nil                           | Nil                      | Nil               | 0.0090                         |  |
| 2020 Oct          | 0.0400  | Nil                                       | Nil                       | Nil                      | 0.0400                     | Nil                      | Nil   | Nil                           | Nil                      | Nil               | 0.0083                         |  |
| 2020 Nov          | 0.0123  | Nil                                       | Nil                       | Nil                      | 0.0123                     | Nil                      | Nil   | Nil                           | Nil                      | Nil               | 0.0154                         |  |
| 2020 Dec          | 0.1070  | Nil                                       | Nil                       | Nil                      | 0.1070                     | Nil                      | Nil   | Nil                           | Nil                      | Nil               | 0.1070                         |  |
| Total             | 2.1992  | 0   | 0                         | 0                        | 2.1992                     | 0                        | 0   | 0                             | 0                        | 0                 | 0.3145                         |  |

Note:

1) The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the Site.

2) Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging materials.

3) Total Quantity Generated (Inert) = Hard Rock and Large Broken Concrete + Reused in the Contract + Disposed as Public Fill - Imported Fill

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong. 
 Tel
 : +852 2450 8238

 Fax
 : +852 2450 8032

 E-mail
 : mcl@fugro.com

 Website
 : www.fugro.com



Appendix E

**Environmental Mitigation Implementation Schedule (EMIS)** 

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong. Tel : +852 2450 8238 Fax : +852 2450 8032 E-mail : mcl@fugro.com Website : www.fugro.com



| EIA Ref                    | EM&A Ref                                  | Environmental Protection Measures / Mitigation Measures   | Who to<br>implement<br>the measure | Location /<br>Timing      | Construction<br>Phase<br>Implementation<br>Status |
|----------------------------|---|---|------------------------------------|---------------------------|---|
| Air Quality Measur         | <u>es</u>                                 |   |                                    |                           |   |
| New Distributor Ro         | oads Serving the Pla                      | anned KTD   |                                    |                           |   |
| AEIAR-130/2009<br>S3.2     | AEIAR 130/2009<br>EM&A Manual<br>S2.2     | 8 times daily watering of the work site with active dust emitting activities.   | Contractor                         | All relevant<br>worksites | Not Applicable                                    |
| Decommissioning            | of the Radar Statior                      | n of the former Kai Tak Airport   |                                    |                           |   |
| AEIAR-130/2009<br>S5.2.19  | AEIAR 130/2009<br>EM&A Manual<br>S4.2.4   | The excavation area should be limited to as small in size as possible and backfilled with clean<br>and/or treated soil shortly after excavation work.<br>The exposed excavated area should be covered by the tarpaulin during night time.<br>The top layer soils should be sprayed with fine misting of water immediately before the<br>excavation. | Contractor                         | All relevant<br>worksites | Not Applicable                                    |
| Trunk Road T2              |   |   |                                    |                           |   |
| AEIAR-174/2013<br>S4.9.2.1 | AEIAR-174/2013<br>EM&A Manual<br>S2.3.1.1 | Watering of the construction areas 12 times per day to reduce dust emissions by 91.7%, with reference to the "Control of Open Fugitive Dust Sources" (USEPA AP-42). The amount of water to be applied would be 0.91L/m2 for the respective watering frequency.  | Contractor                         | All relevant<br>worksites | Not Applicable                                    |
|                            |   | Dust enclosures with watering would be provided along the loading ramps and conveyor belts for unloading the C&D materials to the barge for dust suppression.   | Contractor                         | All relevant<br>worksites | Not Applicable                                    |
|                            |   | 8 km per hour is the recommended limit of the speed for vehicles on unpaved site roads.   | Contractor                         | All relevant<br>worksites | Implemented                                       |

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong. Tel : +852 2450 8238 Fax : +852 2450 8032 E-mail : mcl@fugro.com Website : www.fugro.com



| EIA Ref  | EM&A Ref   | Environmental Protection Measures / Mitigation Measures   | Who to<br>implement<br>the measure | Location /<br>Timing      | Construction<br>Phase<br>Implementation<br>Status |
|--|--|---|------------------------------------|---------------------------|---|
|  |  | Good Site Practices   |                                    |                           |   |
| AEIAR-130/2009<br>S3.2, S5.2.19,<br>AEIAR-174/2013 | AEIAR 130/2009<br>EM&A Manual<br>S2.2, S4.2, AEIAR | Stockpiling site(s) should be lined with impermeable sheeting and bunded. Stockpiles should be fully covered by impermeable sheeting to reduce dust emission.   | Contractor                         | All relevant<br>worksites | Not Applicable                                    |
| S4.9.2.2   | 174/2013 EM&A<br>Manual S2.3.1.2                   | Use of regular watering to reduce dust emissions from exposed site surfaces and unpaved roads, particularly during dry weather. Use of frequent watering for particularly dusty construction areas and areas close to ASRs.   | Contractor                         | All relevant<br>worksites | Not Applicable                                    |
|  |  | Misting for the dusty material should be carried out before being loaded into the vehicle. Any vehicle with an open load carrying area should have properly fitted side and tail boards.  | Contractor                         | All relevant<br>worksites | Not Applicable                                    |
|  |  | Material having the potential to create dust should not be loaded from a level higher than the side and tail boards and should be dampened and covered by a clean tarpaulin.  | Contractor                         | All relevant<br>worksites | Implemented                                       |
|  |  | Tarpaulin covering of all dusty vehicle loads transported to, from and between site locations;<br>The tarpaulin should be properly secured and should extent at least 300 mm over the edges of<br>the sides and tailboards. The material should also be dampened if necessary before<br>transportation. | Contractor                         | All relevant<br>worksites | Implemented                                       |
|  |  | The vehicles should be restricted to maximum speed of 10 km per hour. Confined haulage and delivery vehicle to designated roadways insider the site. Onsite unpaved roads should be compacted and kept free of lose materials.  | Contractor                         | All relevant<br>worksites | Implemented                                       |
|  |  | Vehicle washing facilities should be provided at every vehicle exit point. Every vehicle should be washed to remove any dusty materials from its body and wheels before leaving the construction sites.   | Contractor                         | All relevant<br>worksites | Not Applicable                                    |
|  |  | The area where vehicle washing takes place and the section of the road between the washing facilities and the exit point should be paved with concrete, bituminous materials or hardcores.  |                                    |                           |   |
|  |  | Every main haul road should be scaled with concrete and kept clear of dusty materials or sprayed with water so as to maintain the entire road surface wet.  | Contractor                         | All relevant<br>worksites | Implemented                                       |

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong. Tel : +852 2450 8238 Fax : +852 2450 8032 E-mail : mcl@fugro.com Website : www.fugro.com



| EIA Ref        | EM&A Ref | Environmental Protection Measures / Mitigation Measures  | Who to<br>implement<br>the measure | Location /<br>Timing      | Construction<br>Phase<br>Implementation<br>Status |
|----------------|----------|--|------------------------------------|---------------------------|---|
|                |          | Every stock of more than 20 bags of cement or dry pulverised fuel ash (PFA) should be covered entirely by impervious sheeting or placed in an area sheltered on the top and the 3 sides.   | Contractor                         | All relevant<br>worksites | Not Applicable                                    |
|                |          | Cement or dry PFA delivered in bulk should be stored in a closed silo fitted with an audible high level alarm which is interlocked with the material filling line and no overfilling is allowed.   | Contractor                         | All relevant<br>worksites | Not Applicable                                    |
|                |          | Loading, unloading, transfer, handling or storage of bulk cement or dry PFA should be carried out in a totally enclosed system or facility, and any vent or exhaust should be fitted with an effective fabric filter or equivalent air pollution control system. | Contractor                         | All relevant<br>worksites | Not Applicable                                    |
|                |          | Side enclosure and covering of any aggregate or dusty material storage piles to reduce emissions. Where this is not practicable owing to frequent usage, watering shall be applied to aggregate fines.   | Contractor                         | All relevant<br>worksites | Not Applicable                                    |
|                |          | Open stockpiles shall be avoided or covered. Prevent placing dusty material storage piles near ASRs.   | Contractor                         | All relevant<br>worksites | Not Applicable                                    |
|                |          | Routing of vehicles and position of construction plant should be at the maximum possible distance from ASRs.   | Contractor                         | All relevant<br>worksites | Implemented                                       |
|                |          | Dark smoke   |                                    |                           |   |
|                |          | Dark smoke emission shall be control in accordance with the Air Pollution Control (Smoke) Regulation and ETWB TCW 19/2005.   | Contractor                         | All relevant<br>worksites | Not Applicable                                    |
|                |          | Plant and equipment should be well maintained to prevent dark smoke emission.  | Contractor                         | All relevant<br>worksites | Not Applicable                                    |
| Noise Measures |          | ·  |                                    |                           |   |
| Trunk Road T2  |          |  |                                    |                           |   |

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong. Tel : +852 2450 8238 Fax : +852 2450 8032 E-mail : mcl@fugro.com Website : www.fugro.com



| EIA Ref                          | EM&A Ref                                       | Environmental Protection Measures / Mitigation Measures  | Who to<br>implement<br>the measure | Location /<br>Timing      | Construction<br>Phase<br>Implementation<br>Status |
|----------------------------------|--|--|------------------------------------|---------------------------|---|
| AEIAR-174/2013<br>S5.9.2.1       | AEIAR-174/2013<br>EM&A Manual<br>S3.4.1.1      | The use of quieter plant, including Quality Powered Mechanical Equipment (QPME) is specified<br>for the list of equipment:<br>• Concrete lorry mixer<br>• Dump Truck, 5.5 tonne < gross vehicle weight <= 38 tonne<br>• Generator, Super Silenced, 70 dB(A) at 7m<br>• Poker, vibratory, Hand-held (electric)<br>• Water Pump, Submersible (Electric)<br>• Mobile Crane - KOBELCO CKS900<br>• Excavator, wheeled/tracked - HYUNDAI R80CR-9 | Contractor                         | All relevant<br>worksites | Not Applicable                                    |
|                                  |  | Use of temporary or fixed noise barriers with a surface density of at least 10kg/m <sup>2</sup> to screen noise from movable and stationary plant.   | Contractor                         | All relevant<br>worksites | Not Applicable                                    |
|                                  |  | Use of enclosures with covers at top and three sides and a surface density of at least 10kg/m <sup>2</sup> to screen noise from generally static noisy plant such as air compressors.  | Contractor                         | All relevant<br>worksites | Not Applicable                                    |
|                                  |  | Use of acoustic fabric for the silent piling system, drill rigs, rock drills etc.  | Contractor                         | All relevant<br>worksites | Not Applicable                                    |
|                                  |  | Good Site Practices  |                                    |                           |   |
| AEIAR-130/2009<br>S3.3, S5.3.10, | AEIAR 130/2009<br>EM&A Manual                  | Only well-maintained plant should be operated on-site and plant shall be serviced regularly during the construction/ decommissioning program.  | Contractor                         | All relevant<br>worksites | Not Applicable                                    |
| AEIAR-174/2013<br>S5.9.2.1       | S2.3, S4.3.2,<br>AEIAR-174/2013<br>EM&A Manual | Silencers or mufflers on construction equipment should be utilized and shall be properly maintained during the construction/ decommissioning program.  | Contractor                         | All relevant<br>worksites | Not Applicable                                    |
|                                  | S3.4.1.1                                       | Mobile plant, if any, should be sited as far away from NSRs as possible.   | Contractor                         | All relevant<br>worksites | Not Applicable                                    |
|                                  |  | Machines and plant (such as trucks) that may be in intermittent use shall be shut down between works periods or should be throttled down to a minimum.   | Contractor                         | All relevant<br>worksites | Not Applicable                                    |

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong. Tel : +852 2450 8238 Fax : +852 2450 8032 E-mail : mcl@fugro.com Website : www.fugro.com



| tion Measures   | Who to<br>implement<br>the measure | Location /<br>Timing      | Construction<br>Phase<br>Implementation<br>Status |
|---|------------------------------------|---------------------------|---|
| ver possible, be orientated so  | Contractor                         | All relevant<br>worksites | Not Applicable                                    |
| lized, wherever practicable, in<br>ivities.   | Contractor                         | All relevant<br>worksites | Not Applicable                                    |
| vel NSRs.   | Contractor                         | All relevant<br>worksites | Not Applicable                                    |
| ove 10kg) and portable air<br>f such PME shall comply with a<br>nall be obtained from the DEP                               | Contractor                         | All relevant<br>worksites | Not Applicable                                    |
| he construction of the Project.   | Contractor                         | All relevant<br>worksites | Not Applicable                                    |
| tic PMEs (including air<br>ump) from sensitive receiver(s).   | Contractor                         | All relevant<br>worksites | Not Applicable                                    |
| se from mobile PMEs (including<br>sensitive receiver(s). These<br>e mobile PMEs and shall be<br>prresponding mobile PMEs in | Contractor                         | All relevant<br>worksites | Not Applicable                                    |
| MMs) including regulated<br>d to be used in specified   | Contractor                         | All relevant<br>worksites | Not Applicable                                    |
|   |                                    |                           |   |

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong. Tel : +852 2450 8238 Fax : +852 2450 8032 E-mail : mcl@fugro.com Website : www.fugro.com



| EIA Ref                    | EM&A Ref                                  | Environmental Protection Measures / Mitigation Measures  | Who to<br>implement<br>the measure | Location /<br>Timing      | Construction<br>Phase<br>Implementation<br>Status |
|----------------------------|---|--|------------------------------------|---------------------------|---|
|                            |   | Accidental Spillage  |                                    |                           |   |
| AEIAR-174/2013<br>S6.4.8.5 | AEIAR-174/2013<br>EM&A Manual<br>S4.2.1.1 | All bentonite slurry should be stored in a container that resistant to corrosion, maintained in good conditions and securely closed; The container should be labelled in English and Chinese and note that the container is for storage of bentonite slurry only.  | Contractor                         | All relevant<br>worksites | Not Applicable                                    |
|                            |   | The storage container should be placed on an area of impermeable flooring and bunded with capacity to accommodate 110% of the volume of the container size or 20% by volume stored in the area and enclosed with at least 3 sides.   | Contractor                         | All relevant<br>worksites | Not Applicable                                    |
|                            |   | The storage container should be sufficiently covered to prevent rainfall entering the container or bunded area (water collected within the bund must be tested and disposed of as chemical waste, if necessary). An emergency clean up kit shall be readily available where bentonite fluid will be stored or used.  | Contractor                         | All relevant<br>worksites | Not Applicable                                    |
|                            |   | The handling and disposal of bentonite slurries should be undertaken in accordance within ProPECC PN 1/94. Surplus bentonite slurries used in construction works shall be reconditioned and reused wherever practicable. Residual bentonite slurry shall be disposed of from the site as soon as possible as stipulated in Clause 8.56 of the General Specification for Civil Engineering Works. The Contractor should explore alternative disposal outlets for the residual bentonite slurry to be disposed to a public filling area and liquid bentonite slurry, if mixed with inert fill material, to be disposed to a public filling area) and disposal at landfill should be the last resort. | Contractor                         | All relevant<br>worksites | Not Applicable                                    |
| AEIAR-174/2013<br>S6.4.8.8 | AEIAR-174/2013<br>EM&A Manual<br>S4.2.1.1 | In order to protect against impacts to the surrounding marine waters of the KTTS and Victoria Harbour in the event of an accidental spillage of fuel or oil, the Contractor will be required to prepare a spill response plan to the satisfaction of AFCD, EPD, FSD, Police, TD and WSD to define procedures for the control, containment and clean-up of any spillage that could occur on the construction site.  | Contractor                         | All relevant<br>worksites | Not Applicable                                    |
|                            |   | Dredging, Reclamation and Filling  |                                    |                           |   |
|                            |   | No dredging, reclamation or filling in the marine environment shall be carried out.  | Contractor                         | All relevant              | Not Applicable                                    |

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong. Tel : +852 2450 8238 Fax : +852 2450 8032 E-mail : mcl@fugro.com Website : www.fugro.com



| EIA Ref  | EM&A Ref   | Environmental Protection Measures / Mitigation Measures  | Who to<br>implement<br>the measure | Location /<br>Timing      | Construction<br>Phase<br>Implementation<br>Status |
|--|--|--|------------------------------------|---------------------------|---|
|  |  |  |                                    | worksites                 |   |
| Decommissioning  | of the Radar Station   | n of the former Kai Tak Airport  |                                    |                           |   |
|  |  | Building Demolition  |                                    |                           |   |
| AEIAR-130/2009<br>S5.4   | AEIAR 130/2009<br>EM&A Manual<br>S4.4  | The site practices outlined in ProPECC PN 1/94 "Construction Site Drainage" should be followed as far as practicable in order to minimise surface runoff and the chance of erosion.  | Contractor                         | All relevant<br>worksites | Not Applicable                                    |
|  | 34.4   | There is a need to apply to EPD for a discharge licence under the WPCO for discharging effluent from the construction site. The discharge quality is required to meet the requirements specified in the discharge licence. All the runoff, wastewater or extracted groundwater generated from the works areas should be treated so that it satisfies all the standards listed in the TM-DSS. It is anticipated that the wastewater generated from the works areas would be of small quantity. Monitoring of the treated effluent quality from the works areas should be carried out in accordance with the WPCO license which is under the ambit of regional office (RO) of EPD. | Contractor                         | All relevant<br>worksites | Not Applicable                                    |
|  |  | General Construction Works   |                                    |                           |   |
|  |  | Construction Runoff  |                                    |                           |   |
| AEIAR-<br>130/2009 S3.4,<br>S5.4/ AEIAR-<br>174/2013<br>S6.4.8.1 | AEIAR 130/2009<br>EM&A Manual<br>S2.4, S4.4/ AEIAR<br>174/2013 EM&A<br>Manual S4.2.1.1 | contamination of runoff, and erosion. Construction runoff related impacts associated with the above ground construction activities can be readily controlled through the use of appropriate mitigation measures which include the use of sediment traps and adequate maintenance of  | Contractor                         | All relevant<br>worksites | Not Applicable                                    |
|  |  | Construction site should be provided with adequately designed perimeter channel and pre-<br>treatment facilities and proper maintenance. The boundaries of critical areas of earthworks<br>should be marked and surrounded by dykes or embankments for flood protection. Temporary<br>ditches should be provided to facilitate runoff discharge into the appropriate watercourses, via a<br>silt retention pond. Permanent drainage channels should incorporate sediment basins or traps<br>and baffles to enhance deposition rates. The design of efficient silt removal facilities should be   | Contractor                         | All relevant<br>worksites | Not Applicable                                    |

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong. Tel : +852 2450 8238 Fax : +852 2450 8032 E-mail : mcl@fugro.com Website : www.fugro.com



| EIA Ref | EM&A Ref | Environmental Protection Measures / Mitigation Measures  | Who to<br>implement<br>the measure | Location /<br>Timing      | Construction<br>Phase<br>Implementation<br>Status |
|---------|----------|--|------------------------------------|---------------------------|---|
|         |          | based on the guidelines in Appendix A1 of ProPECC PN 1/94.   |                                    |                           |   |
|         |          | Ideally, construction works should be programmed to minimise surface excavation works during the rainy season (April to September). All exposed earth areas should be completed as soon as possible after earthworks have been completed, or alternatively, within 14 days of the cessation of earthworks where practicable. If excavation of soil cannot be avoided during the rainy season, or at any time of year when rainstorms are likely, exposed slope surfaces should be covered by tarpaulin or other means. | Contractor                         | All relevant<br>worksites | Not Applicable                                    |
|         |          | Sediment tanks of sufficient capacity, constructed from pre-formed individual cells of approximately 6 to 8 m3 capacity, are recommended as a general mitigation measure which can be used for settling surface runoff prior to disposal. The system capacity is flexible and able to handle multiple inputs from a variety of sources and particularly suited to applications where the influent is pumped.   | Contractor                         | All relevant<br>worksites | Not Applicable                                    |
|         |          | Open stockpiles of construction materials (for examples, aggregates, sand and fill material) of more than 50 m <sup>3</sup> should be covered with tarpaulin or similar fabric during rainstorms. Measures should be taken to prevent the washing away of construction materials, soil, silt or debris into any drainage system.   | Contractor                         | All relevant<br>worksites | Not Applicable                                    |
|         |          | Manholes (including newly constructed ones) should always be adequately covered and temporarily sealed so as to prevent silt, construction materials or debris being washed into the drainage system and storm runoff being directed into foul sewers.   | Contractor                         | All relevant<br>worksites | Not Applicable                                    |
|         |          | Precautions to be taken at any time of year when rainstorms are likely, actions to be taken when a rainstorm is imminent or forecast, and actions to be taken during or after rainstorms are summarised in Appendix A2 of ProPECC PN 1/94. Particular attention should be paid to the control of silty surface runoff during storm events.   | Contractor                         | All relevant<br>worksites | Not Applicable                                    |
|         |          | Oil interceptors should be provided in the drainage system and regularly cleaned to prevent the release of oils and grease into the storm water drainage system after accidental spillages. The interceptor should have a bypass to prevent flushing during periods of heavy rain.   | Contractor                         | All relevant<br>worksites | Not Applicable                                    |
|         |          | An adequately designed and located wheel washing bay should be provided at every site exit,  | Contractor                         | All relevant              | Not Applicable                                    |

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong. 
 Tel
 : +852 2450 8238

 Fax
 : +852 2450 8032

 E-mail
 : mcl@fugro.com

 Website
 : www.fugro.com



| EIA Ref | EM&A Ref | Environmental Protection Measures / Mitigation Measures   |            | Location /<br>Timing      | Construction<br>Phase<br>Implementation<br>Status |
|---------|----------|---|------------|---------------------------|---|
|         |          | and wash-water should have sand and silt settled out and removed at least on a weekly basis to ensure the continued efficiency of the process. The section of access road leading to, and exiting from, the wheel-wash bay to the public road should be paved with sufficient backfall toward the wheel-wash bay to prevent vehicle tracking of soil and silty water to public roads and drains.  |            | worksites                 |   |
|         |          | Drainage  |            |                           |   |
|         |          | It is recommended that on-site drainage system should be installed prior to the commencement of other construction activities. Sediment traps should be installed in order to minimise the sediment loading of the effluent prior to discharge into foul sewers. There should be no direct discharge of effluent from the site into the sea.  | Contractor | All relevant<br>worksites | Not Applicable                                    |
|         |          | All temporary and permanent drainage pipes and culverts provided to facilitate runoff discharge should be adequately designed for the controlled release of storm flows. All sediment control measures should be regularly inspected and maintained to ensure proper and efficient operation at all times and particularly following rain storms. The temporarily diverted drainage should be reinstated to its original condition when the construction work has finished or the temporary diversion is no longer required.          | Contractor | All relevant<br>worksites | Implemented                                       |
|         |          | Stormwater Discharges   |            |                           |   |
|         |          | Minimum distances of 100 m should be maintained between the existing or planned stormwater discharges and the existing or planned seawater intakes.   | Contractor | All relevant<br>worksites | Not Applicable                                    |
|         |          | Sewage Effluent   |            |                           |   |
|         |          | Construction work force sewage discharges on site are expected to be connected to the existing trunk sewer or sewage treatment facilities. The construction sewage may need to be handled by portable chemical toilets prior to the commission of the on-site sewer system. Appropriate numbers of portable toilets should be provided by a licensed contractor to serve the large number of construction workers over the construction site. The Contractor should also be responsible for waste disposal and maintenance practices. | Contractor | All relevant<br>worksites | Not Applicable                                    |

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong. Tel : +852 2450 8238 Fax : +852 2450 8032 E-mail : mcl@fugro.com Website : www.fugro.com



| EIA Ref                      | EM&A Ref                                    | Environmental Protection Measures / Mitigation Measures   | Who to<br>implement<br>the measure | Location /<br>Timing      | Construction<br>Phase<br>Implementation<br>Status |
|------------------------------|---|---|------------------------------------|---------------------------|---|
|                              |   | Debris and Litter   |                                    |                           |   |
|                              |   | In order to maintain water quality in acceptable conditions with regard to aesthetic quality, contractors should be required, under conditions of contract, to ensure that site management is optimised and that disposal of any solid materials, litter or wastes to marine waters does not occur. Debris and refuse generated on-site should be collected, handled and disposed of properly to avoid entering into the adjacent harbour waters. Stockpiles of cement and other construction materials should be kept covered when not being used. | Contractor                         | All relevant<br>worksites | Implemented                                       |
|                              |   | Accidental Spillage   |                                    |                           |   |
|                              |   | Oils and fuels should only be used and stored in designated areas which have pollution prevention facilities. To prevent spillage of fuels and solvents to the nearby harbour waters, all fuel tanks and storage areas should be provided with locks and be sited on sealed areas, within bunds of a capacity equal to 110% of the storage capacity of the largest tank, to prevent spilled fuel oils from reaching the coastal waters of the Victoria Harbour WCZ. The bund should be drained of rainwater after a rain event.                     | Contractor                         | All relevant<br>worksites | Not Applicable                                    |
|                              |   | Waste Management Measures   |                                    |                           |   |
|                              |   | Waste Management Plan   |                                    |                           |   |
| AEIAR-174/2013<br>S11.4.8.1  | AEIAR-174/2013<br>EM&A Manual<br>S9.2.1.2   | Contractor should be requested to submit an outline Waste Management Plan (WMP) prior to the commencement of construction work, in accordance with the ETWB TC(W) No.19/2005 so as to provide an overall framework of waste management and reduction.   | Contractor                         | All relevant<br>worksites | Implemented                                       |
|                              |   | Good Site Practices   |                                    |                           |   |
| AEIAR-130/2009<br>S3.5, S5.5 | AEIAR 130/2009<br>EM&A Manual<br>S2.5, S4.5 | Nomination of an approved person, such as a site manager, to be responsible for good site practices, arrangements for collection and effective disposal to an appropriate facility, of all wastes generated at the site.  | Contractor                         | All relevant<br>worksites | Implemented                                       |
|                              |   | Training of site personnel in proper waste management and chemical waste handling   | Contractor                         | All relevant              | Implemented                                       |

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong. Tel : +852 2450 8238 Fax : +852 2450 8032 E-mail : mcl@fugro.com Website : www.fugro.com



| EIA Ref | EM&A Ref | Environmental Protection Measures / Mitigation Measures   | Who to<br>implement<br>the measure | Location /<br>Timing      | Construction<br>Phase<br>Implementation<br>Status |
|---------|----------|---|------------------------------------|---------------------------|---|
|         |          | procedures.   |                                    | worksites                 |   |
|         |          | Provision of sufficient waste disposal points and regular collection for disposal.  | Contractor                         | All relevant<br>worksites | Implemented                                       |
|         |          | Appropriate measures to minimize windblown litter and dust during transportation of waste by either covering trucks or by transporting wastes in enclosed containers.   | Contractor                         | All relevant<br>worksites | Implemented                                       |
|         |          | A recording system for the amount of wastes generated, recycled and disposed of (including the disposal sites).   | Contractor                         | All relevant<br>worksites | Implemented                                       |
|         |          | Waste Reduction Measures  |                                    |                           |   |
|         |          | Sort C&D waste from demolition of the remaining structures to recover recyclable portions such as metals.   | Contractor                         | All relevant<br>worksites | Not Applicable                                    |
|         |          | Segregation and storage of different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of materials and their proper disposal.  | Contractor                         | All relevant<br>worksites | Not Applicable                                    |
|         |          | Encourage collection of aluminum cans, PET bottles and paper by providing separate labelled bins to enable these wastes to be segregated from other general refuse generated by the work force.                               | Contractor                         | All relevant<br>worksites | Not Applicable                                    |
|         |          | Any unused chemicals or those with remaining functional capacity should be recycled.  | Contractor                         | All relevant<br>worksites | Not Applicable                                    |
|         |          | Proper storage and site practices to minimize the potential for damage or contamination of construction materials.  | Contractor                         | All relevant<br>worksites | Not Applicable                                    |
|         |          | Construction and Demolition Materials   |                                    |                           |   |
|         |          | Where it is unavoidable to have transient stockpiles of C&D material within the work site pending collection for disposal, the transient stockpiles shall be located away from waterfront or storm drains as far as possible. | Contractor                         | All relevant<br>worksites | Not Applicable                                    |

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong. Tel : +852 2450 8238 Fax : +852 2450 8032 E-mail : mcl@fugro.com Website : www.fugro.com



| EIA Ref | EM&A Ref | Environmental Protection Measures / Mitigation Measures   | Who to<br>implement<br>the measure | Location /<br>Timing      | Construction<br>Phase<br>Implementation<br>Status |
|---------|----------|---|------------------------------------|---------------------------|---|
|         |          | Open stockpiles of construction materials or construction wastes on-site should be covered with tarpaulin or similar fabric.  | Contractor                         | All relevant<br>worksites | Not Applicable                                    |
|         |          | Skip hoist for material transport should be totally enclosed by impervious sheeting.  | Contractor                         | All relevant<br>worksites | Not Applicable                                    |
|         |          | Every vehicle should be washed to remove any dusty materials from its body and wheels before leaving a construction site.   | Contractor                         | All relevant<br>worksites | Not Applicable                                    |
|         |          | The area where vehicle washing takes place and the section of the road between the washing facilities and the exit point should be paved with concrete, bituminous materials or hardcores.  | Contractor                         | All relevant<br>worksites | Not Applicable                                    |
|         |          | The load of dusty materials carried by vehicle leaving a construction site should be covered entirely by clean impervious sheeting to ensure dust materials do not leak from the vehicle.   | Contractor                         | All relevant<br>worksites | Not Applicable                                    |
|         |          | All dusty materials should be sprayed with water prior to any loading, unloading or transfer operation so as to maintain the dusty materials wet.   | Contractor                         | All relevant<br>worksites | Not Applicable                                    |
|         |          | The height from which excavated materials are dropped should be controlled to a minimum practical height to limit fugitive dust generation from unloading.  | Contractor                         | All relevant<br>worksites | Not Applicable                                    |
|         |          | When delivering inert C&D material to public fill reception facilities, the material should consist entirely of inert construction waste and of size less than 250mm or other sizes as agreed with the Secretary of the Public Fill Committee. In order to monitor the disposal of the surplus C&D material at the designed public fill reception facility and to control fly tipping, a trip-ticket system as stipulated in the ETWB TCW No. 31/2004 "Trip Ticket System for Disposal of Construction and Demolition Materials" should be included as one of the contractual requirements and implemented by an Environmental Team undertaking the Environmental Monitoring and Audit work. An Independent Environmental Checker should be responsible for auditing the results of the system. | Contractor                         | All relevant<br>worksites | Not Applicable                                    |
|         |          | Chemical Waste  |                                    |                           |   |

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong. 
 Tel
 : +852 2450 8238

 Fax
 : +852 2450 8032

 E-mail
 : mcl@fugro.com

 Website
 : www.fugro.com



| EIA Ref            | EM&A Ref  | Environmental Protection Measures / Mitigation Measures   | Who to<br>implement<br>the measure | Location /<br>Timing      | Construction<br>Phase<br>Implementation<br>Status |
|--------------------|---|---|------------------------------------|---------------------------|---|
|                    | After use, chemical wastes (for example, cleaning fluids, solvents, lubrication oil and fuel) should be handled according to the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes. Spent chemicals should be collected by a licensed collector for disposal at the CWTF or other licensed facility, in accordance with the Waste Disposal (Chemical Waste) (General) Regulation. |   | Contractor                         | All relevant<br>worksites | Not Applicable                                    |
|                    |   | General Refuse  |                                    |                           |   |
|                    |   | General refuse should be stored in enclosed bins or compaction units separate from C&D material. A licensed waste collector should be employed by the contractor to remove general refuse from the site, separately from C&D material. Effective collection and storage methods (including enclosed and covered area) of site wastes would be required to prevent waste materials from being blown around by wind, wastewater discharge by flushing or leaching into the marine environment, or creating odour nuisance or pest and vermin problem. | Contractor                         | All relevant<br>worksites | Implemented                                       |
| Land Contamination | on Measures   |   |                                    |                           |   |
|                    |   | For any excavation works conducted at Radar Station   |                                    |                           |   |
|                    |   | As the risk due to dermal contact with groundwater by site workers is uncertain, it is recommended that personnel protective equipment (PPE) be used by site workers as a mitigation measure.   | Contractor                         | All relevant<br>worksites | Not Applicable                                    |
| Landscape and Vi   | sual Impact   | •   |                                    |                           |   |
|                    |   | New Distributor Roads Serving the Planned KTD   |                                    |                           |   |
|                    |   | Construction Phase  |                                    |                           |   |
|                    |   | All existing trees should be carefully protected during construction.   | Contractor                         | All relevant<br>worksites | Not Applicable                                    |
|                    |   | Trees unavoidably affected by the works should be transplanted where practical. Detailed transplanting proposal will be submitted to relevant government departments for approval in  | Contractor                         | All relevant              | Not Applicable                                    |

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong. Tel : +852 2450 8238 Fax : +852 2450 8032 E-mail : mcl@fugro.com Website : www.fugro.com



| EIA Ref                     | EM&A Ref   | Environmental Protection Measures / Mitigation Measures  | Who to<br>implement<br>the measure | Location /<br>Timing      | Construction<br>Phase<br>Implementation<br>Status |
|-----------------------------|--|--|------------------------------------|---------------------------|---|
|                             | accordance with ETWBC 2/2004 and 3/2006. Final locations of transplanted trees should be agreed prior to commencement of the work. |  |                                    | worksites                 |   |
|                             |  | Control of night-time lighting.  | Contractor                         | All relevant<br>worksites | Not Applicable                                    |
|                             |  | Erection of decorative screen hoarding.  | Contractor                         | All relevant<br>worksites | Not Applicable                                    |
|                             |  | Trunk Road T2  |                                    |                           |   |
|                             |  | Construction Phase   |                                    |                           |   |
| AEIAR-174/2013<br>\$9.9.1.1 | AEIAR-174/2013<br>EM&A Manual<br>S7.2.1.2  | All works shall be carefully designed to minimize impacts on existing landscape resources and visually sensitive receivers. Existing trees within works area shall be retained and protected.  | Contractor                         | All relevant<br>worksites | Not Applicable                                    |
|                             | 57.2.1.2   | Existing trees of good quality and condition that are unavoidably affected by the works should be transplanted.  | Contractor                         | All relevant<br>worksites | Not Applicable                                    |
|                             |  | Large temporary stockpiles of excavated material shall be covered with unobtrusive sheeting to prevent dust and dirt spreading to adjacent landscape areas and vegetation, and to create a neat and tidy visual appearance.                                | Contractor                         | All relevant<br>worksites | Not Applicable                                    |
|                             |  | Construction plant and building material shall be orderly and carefully stored in order to create a neat and tidy visual appearance.   | Contractor                         | All relevant<br>worksites | Implemented                                       |
|                             |  | Erection of decorative screen hoarding should be designed to be compatible with the existing urban context.  | Contractor                         | All relevant<br>worksites | Not Applicable                                    |
|                             |  | All lighting in construction site shall be carefully controlled to minimize light pollution and night-<br>time glare to nearby residences and GIC user. The contractor shall consider other security<br>measures, which shall minimize the visual impacts. | Contractor                         | All relevant<br>worksites | Not Applicable                                    |
| General Condition           |  |  |                                    |                           |   |

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong. Tel : +852 2450 8238 Fax : +852 2450 8032 E-mail : mcl@fugro.com Website : www.fugro.com



| EIA Ref | EM&A Ref | Environmental Protection Measures / Mitigation Measures   |            | Location /<br>Timing      | Construction<br>Phase<br>Implementation<br>Status |
|---------|----------|---|------------|---------------------------|---|
|         |          | The Permit Holder shall display conspicuously a copy of this Permit on the Project site(s) at all vehicular site entrances/exits or at a convenient location for public's information at all times. The Permit Holder shall ensure that the most updated information about the Permit, including any amended Permit, is displayed at such locations. If the Permit Holder surrenders a part or the whole of the Permit, the notice he sends to the Director shall also be displayed at the same locations as the original Permit. The suspended, varied or cancelled Permit shall be removed from display at the Project site(s). | Contractor | All relevant<br>worksites | Implemented                                       |

Implementation status: Implemented / Partially Implemented / Not Implemented / Not Applicable

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong. Tel : +852 2450 8238 Fax : +852 2450 8032 E-mail : mcl@fugro.com



Appendix F

Weather and Meteorological Conditions during Reporting Month

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong. Tel : +852 2450 8238 Fax : +852 2450 8032 E-mail : mcl@fugro.com



|      | Mean              |                     | Air Temperature  |                     |                             | Total            |  |  |  |  |  |
|------|-------------------|---------------------|------------------|---------------------|-----------------------------|------------------|--|--|--|--|--|
| Date | Pressure<br>(hPa) | Maximum<br>(deg. C) | Mean<br>(deg. C) | Minimum<br>(deg. C) | Relative<br>Humidity<br>(%) | Rainfall<br>(mm) |  |  |  |  |  |
|      | December 2020     |                     |                  |                     |                             |                  |  |  |  |  |  |
| 1    | 1022.3            | 22.4                | 19.7             | 17.0                | 66                          | 0                |  |  |  |  |  |
| 2    | 1020.5            | 22.7                | 19.9             | 17.4                | 65                          | 0                |  |  |  |  |  |
| 3    | 1021.0            | 20.6                | 17.4             | 15.4                | 64                          | 0                |  |  |  |  |  |
| 4    | 1021.4            | 18.5                | 15.9             | 13.8                | 63                          | 0                |  |  |  |  |  |
| 5    | 1021.5            | 19.8                | 16.8             | 13.9                | 63                          | 0                |  |  |  |  |  |
| 6    | 1020.4            | 21.6                | 18.2             | 15.4                | 69                          | 0                |  |  |  |  |  |
| 7    | 1020.4            | 23.2                | 20.7             | 18.1                | 63                          | 0                |  |  |  |  |  |
| 8    | 1019.7            | 21.9                | 19.9             | 17.8                | 64                          | 0                |  |  |  |  |  |
| 9    | 1017.7            | 21.4                | 19.8             | 18.4                | 71                          | Trace            |  |  |  |  |  |
| 10   | 1016.8            | 23.5                | 20.9             | 18.7                | 78                          | 0.3              |  |  |  |  |  |
| 11   | 1015.9            | 23.6                | 21.6             | 20.3                | 82                          | Trace            |  |  |  |  |  |
| 12   | 1015.3            | 22.1                | 20.9             | 20.2                | 84                          | Trace            |  |  |  |  |  |
| 13   | 1014.7            | 22.5                | 20.9             | 20.2                | 78                          | 0                |  |  |  |  |  |
| 14   | 1018.1            | 22.1                | 19.5             | 15.5                | 80                          | Trace            |  |  |  |  |  |
| 15   | 1022.2            | 16.8                | 15.4             | 13.4                | 72                          | Trace            |  |  |  |  |  |
| 16   | 1023.5            | 16.5                | 14.8             | 13.3                | 71                          | 0                |  |  |  |  |  |
| 17   | 1022.1            | 16.5                | 14.9             | 13.6                | 71                          | 0                |  |  |  |  |  |
| 18   | 1021.6            | 19.3                | 16.4             | 14.7                | 68                          | 0                |  |  |  |  |  |
| 19   | 1023.4            | 17.8                | 15.0             | 12.5                | 63                          | 0                |  |  |  |  |  |
| 20   | 1024.1            | 18.5                | 14.9             | 11.9                | 59                          | 0                |  |  |  |  |  |
| 21   | 1022.1            | 19.6                | 16.5             | 13.0                | 58                          | 0                |  |  |  |  |  |
| 22   | 1019.6            | 19.6                | 17.4             | 14.7                | 66                          | 0                |  |  |  |  |  |
| 23   | 1016.9            | 19.7                | 18.4             | 16.9                | 83                          | 1.2              |  |  |  |  |  |
| 24   | 1016.3            | 22.5                | 20.0             | 18.3                | 76                          | 0                |  |  |  |  |  |
| 25   | 1018.7            | 20.9                | 18.9             | 17.4                | 77                          | 0                |  |  |  |  |  |
| 26   | 1018.1            | 21.1                | 18.7             | 17.0                | 79                          | 0                |  |  |  |  |  |
| 27   | 1015.8            | 24.5                | 20.4             | 17.6                | 71                          | 0                |  |  |  |  |  |
| 28   | 1014.8            | 23.7                | 20.6             | 18.7                | 69                          | 0                |  |  |  |  |  |
| 29   | 1014.8            | 24.5                | 21.0             | 18.7                | 75                          | 0                |  |  |  |  |  |
| 30   | 1022.8            | 21.6                | 15.1             | 10.6                | 50                          | 0                |  |  |  |  |  |
| 31   | 1027.0            | 14.2                | 10.9             | 8.1                 | 37                          | 0                |  |  |  |  |  |

Source: Hong Kong Observatory

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong. Tel : +852 2450 8238 Fax : +852 2450 8032 E-mail : mcl@fugro.com



Appendix G

Cumulative statistics on Environmental Complaints, Notifications of Summons and Successful Prosecution

#### MATERIALAB CONSULTANTS LIMITED Room 723 & 725, 7/F, Block B, Tel : +852 2450 8238

Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong.

Fax : +852 2450 8032 E-mail : mcl@fugro.com



#### **Environmental Complaints Log**

| Reference No.        | Date of<br>Complaint<br>Received | Received<br>From | Received<br>By      | Nature of<br>Complaint | Date of<br>Investigation | Outcome                    | Date of<br>Reply |
|----------------------|----------------------------------|------------------|---------------------|------------------------|--------------------------|----------------------------|------------------|
| 20161207_complaint_c | 7 Dec 2016                       | EPD              | Andy Choy<br>(CRBC) | Air                    | 13 Feb 2017              | Project-<br>related        | 13 Feb<br>2017   |
| 20170209_complaint_c | 9 Feb 2017                       | EPD              | Andy Choy<br>(CRBC) | Air                    | 22 Feb2017               | Not<br>Project-<br>related | 7 Mar<br>2017    |
| 20170502_complaint_c | 2 May 2017                       | CEDD             | Andy Choy<br>(CRBC) | Noise                  | 4 May 2017               | Not Valid                  | 22 May<br>2017   |
| 20170716_complaint_a | 16 July<br>2017                  | CEDD             | HMJV                | Water<br>Quality       | 4 Aug 2017               | Not<br>Project-<br>related | 4 Aug<br>2017    |
| 20180530_complaint   | 30 May<br>2018                   | EPD              | CRBC                | Air                    | 9 June 2018              | Not Valid                  | 20 June<br>2018  |

#### **Cumulative Statistics on Complaints**

| Environmental<br>Parameters | Cumulative No.<br>Brought Forward | No. of Complaints<br>This Month | Cumulative Project-<br>to-Date |
|-----------------------------|-----------------------------------|---------------------------------|--------------------------------|
| Air                         | 3                                 | 0                               | 3                              |
| Noise                       | 1                                 | 0                               | 1                              |
| Water                       | 1                                 | 0                               | 1                              |
| Waste                       | 0                                 | 0                               | 0                              |
| Total                       | 0                                 | 0                               | 0                              |

#### Cumulative Statistics on Notification of Summons and Successful Prosecutions

| Environmental<br>Parameters | Cumulative No.<br>Brought Forward | No. of Notification of<br>Summons and<br>Prosecutions This<br>Month | Cumulative Project-<br>to-Date |
|-----------------------------|-----------------------------------|---|--------------------------------|
| Air                         | 0                                 | 0   | 0                              |
| Noise                       | 0                                 | 0   | 0                              |
| Water                       | 0                                 | 0   | 0                              |
| Waste                       | 0                                 | 0   | 0                              |
| Total                       | 0                                 | 0   | 0                              |

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong. Tel : +852 2450 8238 Fax : +852 2450 8032 E-mail : mcl@fugro.com



Appendix H

Summary of Site Audit in the Reporting Month

# MATERIALAB CONSULTANTS LIMITED Room 723 & 725, 7/F, Block B, Tel : +852 2450 8238

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong.



#### Summary of Site Audit in the Reporting Month

| Parameters                          | Date | Observations and<br>Recommendations | Follow-up |
|-------------------------------------|------|-------------------------------------|-----------|
| Air Quality                         |      | NA                                  |           |
| Noise                               |      | NA                                  |           |
| Water Quality                       |      | NA                                  |           |
| Chemical and<br>Waste<br>Management |      | NA                                  |           |
| Land<br>Contamination               |      | NA                                  |           |
| Landscape<br>and Visual<br>Impact   |      | NA                                  |           |
| General<br>Condition                |      | NA                                  |           |
| Permit /<br>Licenses                |      | NA                                  |           |

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong. Tel : +852 2450 8238 Fax : +852 2450 8032 E-mail : mcl@fugro.com



Appendix I

**Outstanding Issues and Deficiencies** 



| Parameters                       | ing Issues and Deficiencies in<br>Outstanding Issues | Deficiencies   |
|----------------------------------|--|--|
| Air Quality                      | NA   |  |
| Noise                            | NA   |  |
| Water Quality                    | NA   |  |
| Chemical and Waste<br>Management | NA   | Any items of deficiencies can be referred to <b>Appendix M</b> . |
| Land Contamination               | NA   |  |
| Landscape and Visual<br>Impact   | NA   |  |
| General Condition                | NA   |  |
| Others                           | NA   |  |

#### Summary of Outstanding Issues and Deficiencies in the Reporting Month

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong. Tel : +852 2450 8238 Fax : +852 2450 8032 E-mail : mcl@fugro.com



Appendix J

Action and Limit Levels for Air Quality and Noise



#### Action and Limit Levels for 24-hr TSP and 1-hr TSP

| Parameter            | Monitoring Station | Action Level<br>(µg/m³) | Limit Level<br>(µg/ m³) |
|----------------------|--------------------|-------------------------|-------------------------|
|                      | KTD1               | 177                     |                         |
| 24-hr TSP<br>(µg/m³) | KTD2c              | 157                     | 260                     |
| (µg/m²)              | KER1               | 172                     |                         |
| *1 br TOD            | KTD1 2             | 285                     |                         |
| *1-hr TSP<br>(µg/m³) | KTD2c              | 279                     | 500                     |
|                      | KER1               | 295                     |                         |

#### Note:

1-hr TSP monitoring should be required in case of complaints.

#### Action and Limit Levels for Construction Noise, Leq (30min), dB(A)

| Time Period                      | Location              | Action  | Limit    |
|----------------------------------|-----------------------|---|----------|
| 0700-1900 hrs on normal weekdays | KTD1<br>KTD2c<br>KER1 | When one<br>documented<br>complaint is received | 75 dB(A) |

#### FUGRO TECHNICAL SERVICES LIMITED

Fugro Development Centre, 5 Lok Yi Street, Tai Lam, Tuen Mun, N.T., Hong Kong. Tel : +852 2450 8233 Fax : +852 2450 6138 E-mail : matlab@fugro.com Website : www.fugro.com



Appendix C

Monthly EM&A Report For Contract No. KL/2015/02 Kai Tak Development - Stage 5A Infrastructure at Former North Apron Area

The copyright of this document is owned by Fugro Technical Services Limited. It may not be reproduced except with prior written approval from the Company.

## **Civil Engineering and Development Department**

#### EP-337/2009 – New Distributor Roads Serving the Planned KTD

#### Contract No. KLN/2016/04 Environmental Monitoring Works for Contract No. KL/2015/02 Kai Tak Development – Stage 5A Infrastructure at Former North Apron Area

Monthly EM&A Report

December 2020

(version 1.0)

| Approved By |                             |
|-------------|-----------------------------|
|             | (Environmental Team Leader) |

REMARKS:

The information supplied and contained within this report is, to the best of our knowledge, correct at the time of printing.

CINOTECH accepts no responsibility for changes made to this report by third parties

#### **CINOTECH CONSULTANTS LTD**

Room 1710, Technology Park, 18 On Lai Street, Shatin, NT, Hong Kong Tel: (852) 2151 2083 Fax: (852) 3107 1388 Email: <u>info@cinotech.com.hk</u>



Fugro Development Centre, 5 Lok Yi Street, Tai Lam, Tuen Mun, N.T., Hong Kong. Tel : +852 2450 8233 Fax : +852 2450 6138 E-mail : matlab@fugro.com Website : www.fugro.com

Date 15 January 2021 Our Ref. MCL/ED/0017/2021/C

Cinotech Consultants Limited Rm 1710, Technology Park, 18 On Lai Street, Shatin, New Territories, Hong Kong

**BY EMAIL** 

Attn.: Mr. K.S Lee

Dear Sir,

#### Contract No. KL/2015/02 Kai Tak Development –Stage 5A Infrastructure at Former North Apron Verification of Monthly EM&A Report for December 2020

We refer to your emails dated 14 and 15 January 2021 for the captioned report prepared by the ET.

We have no further comment and hereby verify the Report in accordance with Clause 3.3 of Environmental Permit no. EP-337/2009.

Should you require further information, please do not hesitate to contact me on 3565 4114 or our Wingo So on 3565 4374.

Assuring you of our best attention at all times.

Yours faithfully, For and on behalf of FUGRO TECHNICAL SERVICES LIMITED

Colin K. L. Yung Independent Environmental Checker

CY/ws

c.c. CEDD -

AECOM –

Attn.: Mr. Ricky Chan Attn.: Mr. Vincent Yip Attn.: Mr. Vincent Lee Attn.: Mr. Teddy Shih



## **TABLE OF CONTENTS**

| EX | XECUTIVE SUMMARY   | 1                                |
|----|--|----------------------------------|
|    | Introduction<br>Environmental Monitoring Works<br>Environmental Licenses and Permits<br>Key Information in the Reporting Month<br>Future Key Issues  | 2<br>2<br>3                      |
| 1  | INTRODUCTION   | 4                                |
|    | Background<br>Project Organizations<br>Construction Activities undertaken during the Reporting Month<br>Summary of EM&A Requirements   | 4<br>5                           |
| 2  | AIR QUALITY  | 7                                |
|    | Monitoring Requirements<br>Monitoring Locations<br>Monitoring Equipment<br>Monitoring Parameters, Frequency and Duration<br>Monitoring Methodology and QA/QC Procedure<br>Results and Observations   | 7<br>7<br>8<br>8                 |
| 3  | NOISE  | 12                               |
|    | Monitoring Requirements<br>Monitoring Locations<br>Monitoring Equipment<br>Monitoring Parameters, Frequency and Duration<br>Monitoring Methodology and QA/QC Procedures<br>Maintenance and Calibration<br>Results and Observations   | 12<br>12<br>13<br>13<br>14       |
| 4  | COMPARISON OF EM&A RESULTS WITH EIA PREDICTIONS  | 16                               |
| 5  | LANDSCAPE AND VISUAL   |                                  |
|    | Monitoring Requirements<br>Results and Observations  |                                  |
| 6  | ENVIRONMENTAL INSPECTION   | 19                               |
|    | Site Inspections<br>Review of Environmental Monitoring Procedures<br>Status of Environmental Licensing and Permitting<br>Status of Waste Management<br>Implementation Status of Environmental Mitigation Measures<br>Summary of Mitigation Measures Implemented<br>Implementation Status of Event Action Plans<br>Summary of Complaint, Warning, Notification of any Summons and Successful Pr | 19<br>20<br>20<br>20<br>21<br>21 |
| 7  | FUTURE KEY ISSUES  | 22                               |
|    | Monitoring Schedule for Next Month   | 23                               |
| 8  | CONCLUSIONS AND RECOMMENDATIONS  | 24                               |
|    | Conclusions<br>Recommendations   |                                  |

#### LIST OF TABLES

- Table I
   Air Quality and Noise Monitoring Stations for this Project
- Table IINon-compliance Recorded for the Project in the Reporting Month
- Table III
   Summary Table for Key Information in the Reporting Month
- Table 1.1Key Project Contacts
- Table 1.2Construction Programme Showing the Inter-Relationship with Environmental<br/>Protection/Mitigation Measures
- Table 2.1Locations for Air Quality Monitoring
- Table 2.2Air Quality Monitoring Equipment
- Table 2.3
   Impact Dust Monitoring Parameters, Frequency and Duration
- Table 2.4Summary Table of Air Quality Monitoring Results during the reporting month
- Table 3.1Noise Monitoring Stations
- Table 3.2Noise Monitoring Equipment
- Table 3.3
   Noise Monitoring Parameters, Frequency and Duration
- Table 3.4
   Major Noise Source identified at the Designated Noise Monitoring Stations
- Table 3.5Baseline Noise Level and Noise Limit Level for Monitoring Stations
- Table 4.1Comparison of 1-hr TSP data with EIA predictions
- Table 4.2Comparison of 24-hr TSP data with EIA predictions
- Table 4.3
   Comparison of Noise Monitoring Data with EIA predictions
- Table 6.1Summary of Environmental Licensing and Permit Status
- Table 6.2
   Observations and Recommendations of Site Inspections

#### LIST OF FIGURES

- Figure 1 Site Layout Plan
- Figure 2 Location of Air Quality Monitoring Stations
- Figure 3 Location of Noise Monitoring Stations
- Figure 4 Location of Wind Data Monitoring Equipment

#### LIST OF APPENDICES

- A Action and Limit Levels for Air Quality and Noise
- B Copies of Calibration Certificates
- C Weather Information
- D Environmental Monitoring Schedules
- E 1-hour TSP Monitoring Results and Graphical Presentations
- F 24-hour TSP Monitoring Results and Graphical Presentations
- G Noise Monitoring Results and Graphical Presentations
- H Summary of Exceedance
- I Site Audit Summary
- J Event Action Plans
- K Environmental Mitigation Implementation Schedule (EMIS)
- L Summaries of Environmental Complaint, Warning, Summon and Notification of Successful Prosecution
- M Summary of Waste Generation and Disposal Records
- N Construction Programme

#### EXECUTIVE SUMMARY

#### Introduction

- 1. This is the 48<sup>th</sup> Monthly Environmental Monitoring and Audit Report prepared by Cinotech Consultants Ltd. for "Contract No. KL/2015/02 - Kai Tak Development – Stage 5A Infrastructure at Former North Apron Area" (Hereafter referred to as "the Project"). This contract comprises one Schedule 2 designated project (DP), namely the new distributor road D1 serving the planned KTD. The DP is part of the designated project under Environmental Permit (EP) No.: EP-337/2009 ("New distributor roads serving the planned Kai Tak Development") respectively. This report documents the findings of EM&A Works conducted during December 2020.
- 2. With reference to the same principle of EIA report of the Project, air quality monitoring stations within 500m and noise monitoring stations within 300m from the boundary of this Project are considered as relevant monitoring locations. In such regard, the relevant air quality and noise monitoring locations are tabulated in **Table I** (see **Figure 2 and 3** for their locations).

| Locations                         | Monitoring Stations In<br>accordance with<br>EM&A Manual | Alternative Monitoring Stations               |
|-----------------------------------|--|---|
| Air Quality Monitoring Stations   |  |   |
|                                   | Yes (1-hour TSP)   | N/A   |
| AM2 - Lee Kau Yan Memorial School | No (24-hour TSP)   | AM2(A) – Ng Wah Catholic<br>Secondary School  |
| Noise Monitoring Stations         | <u>.</u>   |   |
| M3 - Cognitio College             | No   | M3(A) – The Bridge connecting<br>The Latitude |
| M4 - Lee Kau Yan Memorial School  | l Yes N/A  |   |
| M5 – Nam Yuen                     | No   | M5(C) – Mercy Grace's Home                    |

#### Table I – Air Quality and Noise Monitoring Stations for this Project

#### 3. The major site activities undertaken in the reporting month included:

- Demolish the uncharted underground concrete structure at PERE TTA Stage 4-2
- Carry out structural works for subway at SKLR Playground
- Excavate with grouting works and ELS installation at PERE TTA Stage 3
- Backfill underneath traffic Deck of TTA Stage 1
- Install glazing and louvre panels at Lift LT3
- Installation of top rail on parapet

- Drainage works at Road D1
- Road works at Road D1, Road L7 and Slip Road S15
- Underground E&M, lighting and irrigation works at Road D1 and L7
- UU installation at Road D1
- Construction of parapet
- Installation of compressive seal
- Refurbishment including repaint extg parapet and redo the gully frame at K72
- Watermain connection works

#### **Environmental Monitoring Works**

- 4. Environmental monitoring for the Project was performed in accordance with the EM&A Manual and the monitoring results were checked and reviewed. Site Inspections/Audits were conducted once per week. The implementation of the environmental mitigation measures, Event Action Plans and environmental complaint handling procedures were also checked.
- 5. Summary of the non-compliance in the reporting month for the Project is tabulated in **Table II**.

|           | No. of Project-related Exceedance         Action |                        |     |
|-----------|--|------------------------|-----|
| Parameter | Action Level                                     | tion Level Limit Level |     |
| 1-hr TSP  | 0  | 0                      | N/A |
| 24-hr TSP | 0  | 0                      | N/A |
| Noise     | 0  | 0                      | N/A |

#### Table II Non-compliance Recorded for the Project in the Reporting Month

1-hour & 24-hour TSP Monitoring

- 6. All 1-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.
- 7. All 24-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

#### Construction Noise Monitoring

8. All construction noise monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

#### **Environmental Licenses and Permits**

9. Licenses/Permits granted to the Project include the Environmental Permit (EP) for the

Project, EP-337/2009 issued on 23 April 2009. All valid Licenses/Permits for this Project are shown in **Table 6.1**.

- Billing Account for Construction Waste Disposal (A/C# 7026164).
- Effluent Discharge License (WT00027495-2017).
- Registration of Chemical Waste Producer (WPN5213-286-P3271-01).

#### Key Information in the Reporting Month

10. Summary of key information in the reporting month is tabulated in **Table III**.

 Table III
 Summary Table for Key Information in the Reporting Month

| Event  | <b>Event Details</b> |        | Action Taken | Status | Remark   |
|--|----------------------|--------|--------------|--------|----------|
| Event  | Number               | Nature | ACTION TAKEN | Status | Kelliark |
| Complaint received   |                      |        | N/A          | N/A    |          |
| Reporting Changes  |                      |        | N/A          | N/A    |          |
| Notifications of any<br>summons & prosecutions<br>received |                      |        | N/A          | N/A    |          |

#### Future Key Issues

- 11. The future key environmental issues in the coming month include:
  - Dust generation from stockpiles of dusty materials, exposed site area, excavation works and rock breaking activities;
  - Water spraying for dust generating activity and on haul road;
  - Proper storage of construction materials on site;
  - Storage of chemicals/fuel and chemical waste/waste oil on site;
  - Accumulation of general and construction waste on site;
  - Noise from operation of the equipment, especially for rock-breaking activities, piling works and machinery on-site;
  - Wastewater and runoff discharge from site;
  - Regular removal of silt, mud and sand along u-channels and sedimentation tanks; and
  - Review and implementation of temporary drainage system for the surface runoff.

### 1 INTRODUCTION

#### Background

- 1.1. The Kai Tak Development (KTD) is located in the south-eastern part of Kowloon Peninsula, comprising the apron and runway areas of the former Kai Tak Airport and existing waterfront areas at To Kwa Wan, Ma Tau Kok, Kowloon Bay, Kwun Tong and Cha Kwo Ling. It covers a land area of about 328 hectares. Stage 5A Infrastructure at Former North Apron Area is one of the construction stages of KTD. It contains one Schedule 2 DP including new distributor roads serving the planned KTD. The general layout of the Project is shown in **Figure 1**.
- 1.2. An Environmental Permit (EP) No. EP-337/2009 was issued on 23 April 2009 for new distributor roads serving the planned KTD to Civil Engineering and Development Department as the Permit Holder.
- 1.3. A study of environmental impact assessment (EIA) was undertaken to consider the key issues of air quality, noise, water quality, waste, land contamination, cultural heritage and landscape and visual impact, and identify possible mitigation measures associated with the works. An EIA Report (Register No. AEIAR-130/2009) was approved by the Environmental Protection Department (EPD) on 4 April 2009.
- 1.4. Cinotech Consultants Limited (Cinotech) was commissioned by Civil Engineering and Development Department (CEDD) to undertake the role of the Environmental Team (ET) for the Contract No. KL/2015/02 – Stage 5A Infrastructure at Former North Apron Area. The construction work under KL/2015/02 comprises the construction of part of the Road D1 under the EP (EP-337/2009).
- 1.5. Cinotech Consultants Limited was commissioned by Civil Engineering and Development Department (CEDD) to undertake the Environmental Monitoring and Audit (EM&A) works for the Project. The commencement date of construction of Road D1 (part) under this Contract was on 16 January 2017.

#### **Project Organizations**

- 1.6. Different parties with different levels of involvement in the project organization include:
  - Project Proponent Civil Engineering and Development Department (CEDD).
  - The Engineer and the Engineer's Representative (ER) AECOM Asia Co. Ltd (AECOM).
  - Environmental Team (ET) Cinotech Consultants Limited (Cinotech).
  - Independent Environmental Checker (IEC) Fugro Technical Services Limited (FTS).
  - Contractor Peako Wo Hing Joint Venture (PWHJV).

#### 1.7. The key contacts of the Project are shown in **Table 1.1**.

| Table 1.1 Key Hoject Contacts |   |                            |   |           |           |
|-------------------------------|---|----------------------------|---|-----------|-----------|
| Party                         | Role                                    | Contact Person             | Position                                | Phone No. | Fax No.   |
| CEDD                          | Project Proponent                       | Mr. CHAN Wai Kit,<br>Ricky | Senior Engineer                         | 2116 3753 | 2116 0714 |
| AECOM                         | Engineer's<br>Representative            | Mr. Vincent Lee            | SRE                                     | 2798 0771 | 2210 6110 |
| Cinotech                      | Environmental                           | Mr. K.S Lee                | Environmental Team<br>Leader            | 2151 2091 | 3107 1388 |
| Team                          |   | Ms. Betty Choy             | Audit Team Leader                       | 2151 2072 | 5107 1500 |
| FTS                           | Independent<br>Environmental<br>Checker | Mr. Colin Yung             | Independent<br>Environmental<br>Checker | 3565 4114 | 2450 8032 |
| PWHJV                         | Contractor                              | Mr. W.M. Wong              | Site Agent                              | 6386 3535 | 2398 8301 |

Table 1.1Key Project Contacts

#### **Construction Activities undertaken during the Reporting Month**

- 1.8. The site activities undertaken in the reporting month included:
  - Demolish the uncharted underground concrete structure at PERE TTA Stage 4-2
  - Carry out structural works for subway at SKLR Playground
  - Excavate with grouting works and ELS installation at PERE TTA Stage 3
  - Backfill underneath traffic Deck of TTA Stage 1
  - Install glazing and louvre panels at Lift LT3
  - Installation of top rail on parapet
  - Drainage works at Road D1
  - Road works at Road D1, Road L7 and Slip Road S15
  - Underground E&M, lighting and irrigation works at Road D1 and L7
  - UU installation at Road D1
  - Construction of parapet
  - Installation of compressive seal
  - Refurbishment including repaint extg parapet and redo the gully frame at K72
  - Watermain connection works
- 1.9. The construction programme for the Project is shown in **Appendix N**.
- 1.10. The construction programme showing the inter-relationship with environmental protection/mitigation measures are presented in **Table 1.2**.

| Table 1.2 | Construction Programme Showing the Inter-Relationship with |
|-----------|--|
| _         | <b>Environmental Protection/Mitigation Measures</b>        |

| Construction<br>Works   | Major Environmental<br>Impact                                | Control Measures   |
|-------------------------|--|--|
| Refer to<br>Section 1.8 | Noise, dust impact,<br>water quality and waste<br>generation | <ul> <li>Sufficient watering of the works site with active dust emitting activities;</li> <li>Properly cover the stockpiles;</li> <li>On-site waste sorting and implementation of trip ticket system</li> <li>Appropriate desilting/sedimentation devices provided on site for treatment before discharge;</li> <li>Use of quiet plant and well-maintained construction plant;</li> <li>Provide movable noise barrier;</li> <li>Well maintain the drainage system to prevent the spillage of wastewater during heavy rainfall;</li> <li>Provide sufficient mitigation measures as recommended in Approved EIA Report/Lease requirement.</li> </ul> |

#### Summary of EM&A Requirements

- 1.11. The EM&A programme requires construction noise monitoring, air quality monitoring, landscape and visual monitoring and environmental site audit. The EM&A requirements for each parameter are described in the following sections, including:
  - All monitoring parameters;
  - Action and Limit levels for all environmental parameters;
  - Event Action Plans;
  - Environmental requirements and mitigation measures, as recommended in the EM&A Manual under the EP.
- 1.12. The advice on the implementation status of environmental protection and pollution control/mitigation measures is summarized in Section 6 of this report.
- 1.13. This report presents the monitoring results, observations, locations, equipment, period, methodology and QA/QC procedures of the required monitoring parameters, namely air quality and noise levels and audit works for the Project during the reporting month.

### 2 AIR QUALITY

#### **Monitoring Requirements**

2.1. According to EM&A Manual under the EP, 1-hour and 24-hour TSP monitoring were conducted to monitor the air quality for this Project. For regular impact monitoring, a sampling frequency of at least once in every six days at all of the monitoring stations for 24-hour TSP monitoring. For 1-hour TSP monitoring, the sampling frequency of at least three times in every six days shall be undertaken when the highest dust impact occurs. **Appendix A** shows the established Action/Limit Levels for the environmental monitoring works.

#### **Monitoring Locations**

- 2.2. 1-hour TSP impact dust monitoring was conducted at the air quality monitoring station, AM2 Lee Kau Yan Memorial School and 24-hour TSP impact dust monitoring were conducted at the air quality monitoring station, AM2(A) Ng Wah Catholic Secondary School in the reporting month.
- 2.3. **Table 2.1** describes the air quality monitoring locations, which are also depicted in **Figure 2**.

| Monitoring Stations     | Locations                        | Location of Measurement  |
|-------------------------|----------------------------------|--------------------------|
| AM2<br>(1-hour TSP)     | Lee Kau Yan Memorial School      | Rooftop (about 8/F) Area |
| AM2(A)<br>(24-hour TSP) | Ng Wah Catholic Secondary School | Rooftop (about 8/F) Area |

 Table 2.1
 Locations for Air Quality Monitoring

#### **Monitoring Equipment**

2.4. **Table 2.2** summarizes the equipment used in the impact air monitoring programme. Copies of calibration certificates are attached in **Appendix B**.

| Table 2.2         Air Quality Monitoring Equipment |                                      |          |  |
|--|--------------------------------------|----------|--|
| Equipment  | Model and Make                       | Quantity |  |
| Calibrator   | • TISCH TE-5025A                     | 1        |  |
| 1-hour TSP Dust Meter                              | • Sibata Scientific Technology LD-5R | 4        |  |
| HVS Sampler  | • TE-5170 c/w of TSP sampling inlet  | 1        |  |
| Wind Anemometer                                    | • Davis Instruments 6152             | 1        |  |

#### **Monitoring Parameters, Frequency and Duration**

2.5. Table 2.3 summarizes the monitoring parameters and frequencies of impact dust monitoring for the whole construction period. The air quality monitoring schedule for the reporting month is shown in **Appendix D**.

#### **Impact Dust Monitoring Parameters, Frequency and Duration** Table 2.3

| Parameters | Frequency            |  |
|------------|----------------------|--|
| 1-hr TSP   | Three times / 6 days |  |
| 24-hr TSP  | Once / 6 days        |  |

#### Monitoring Methodology and QA/QC Procedure

1-hour TSP Monitoring

#### Measuring Procedures

2.6. The measuring procedures of the 1-hour dust meters were in accordance with the Manufacturer's Instruction Manual as follows:

(Equipment: Sibata Scientific Technology; Model no. LD-3B, LD-5R)

- The 1-hour dust meter is placed at least 1.3 meters above ground.
- Set POWER to "ON" and make sure that the battery level was not flash or in low • level.
- Allow the instrument to stand for about 3 minutes and then the cap of the air sampling inlet has been released.
- Push the knob at MEASURE position.
- Set time/mode setting to [BG] by pushing the time setting switch. Then, start the background measurement by pushing the start/stop switch once. It will take 6 sec. to complete the background measurement.
- Push the time setting switch to change the time setting display to [MANUAL] at the bottom left of the liquid crystal display.
- Finally, push the start/stop switch to stop the measuring after 1 hour sampling.

• Information such as sampling date, time, count value and site condition were recorded during the monitoring period.

#### Maintenance/Calibration

2.7. The following maintenance/calibration was required for the direct dust meters:

Check the meter at a 3-month interval and calibrate the meter at a 1-year interval throughout all stages of the air quality monitoring.

24-hour TSP Monitoring

Instrumentation

2.8. High volume (HVS) samplers (Model TE-5170), completed with appropriate sampling inlets, were employed for 24-hour TSP monitoring. The sampler was composed of a motor, a filter holder, a flow controller and a sampling inlet and its performance specification complied with that required by USEPA Standard Title 40, Code of Federation Regulations Chapter 1 (Part 50). Moreover, the HVS also met all the requirements in section 2.5 of the updated EM&A Manual.

#### Operating/Analytical Procedures

- 2.9. Operating/analytical procedures for the operation of HVS were as follows:
  - A horizontal platform was provided with appropriate support to secure the samplers against gusty wind.
  - No two samplers were placed less than 2 meters apart.
  - The distance between the sampler and an obstacle, such as buildings, was at least twice the height that the obstacle protrudes above the sampler.
  - A minimum of 2 meters of separation from walls, parapets and penthouses was required for rooftop samples.
  - A minimum of 2 meters separation from any supporting structure, measured horizontally was required.
  - No furnaces or incineration flues were nearby.
  - Airflow around the sampler was unrestricted.
  - The sampler was more than 20 meters from the drip line.
  - Any wire fence and gate, to protect the sampler, should not cause any obstruction during monitoring.
- 2.10. Prior to the commencement of the dust sampling, the flow rate of the high volume sampler was properly set (between 1.1 m3/min. and 1.4 m3/min.) in accordance with the manufacturer's instruction to within the range recommended in USEPA Standard Title 40, CFR Part 50.

- 2.11. For TSP sampling, fiberglass filters have a collection efficiency of > 99% for particles of 0.3µm diameter were used.
- 2.12. The power supply was checked to ensure the sampler worked properly. On sampling, the sampler was operated for 5 minutes to establish thermal equilibrium before placing any filter media at the designated air monitoring station.
- 2.13. The filter holding frame was then removed by loosening the four nuts and a weighted and conditioned filter was carefully centered with the stamped number upwards, on a supporting screen.
- 2.14. The filter was aligned on the screen so that the gasket formed an airtight seal on the outer edges of the filter. Then the filter holding frame was tightened to the filter holder with swing bolts. The applied pressure should be sufficient to avoid air leakage at the edges.
- 2.15. The shelter lid was closed and secured with the aluminium strip.
- 2.16. The timer was then programmed. Information was recorded on the record sheet, which included the starting time, the weather condition and the filter number (the initial weight of the filter paper can be found out by using the filter number).
- 2.17. After sampling, the filter was removed and sent to the HOKLAS laboratory (Wellab Ltd.) for weighing. The elapsed time was also recorded.
- 2.18. Before weighing, all filters were equilibrated in a conditioning environment for 24 hours. The conditioning environment temperature should be between 25°C and 30°C and not vary by more than  $\pm 3^{\circ}$ C; the relative humidity (RH) should be < 50% and not vary by more than  $\pm 5\%$ . A convenient working RH is 40%.

#### Maintenance/Calibration

- 2.19. The following maintenance/calibration was required for the HVS:
  - The high volume motors and their accessories were properly maintained. Appropriate maintenance such as routine motor brushes replacement and electrical wiring checking were made to ensure that the equipment and necessary power supply are in good working condition.
  - High volume samplers were calibrated at bi-monthly intervals using TE-5025A Calibration Kit through/hout all stages of the air quality monitoring.

#### **Results and Observations**

2.20. Due to a cleaning event at Lee Kau Yan Memorial School (AM2), the monitoring station was not accessible on 23 Dec 2020 and the monitoring was cancelled. Apart from that, all 1-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

- 2.21. All 24-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.
- 2.22. The weather information for the reporting month is summarized in Appendix C.
- 2.23. The monitoring data and graphical presentations of 1-hour and 24-hour TSP monitoring results are shown in **Appendices E and F** respectively.
- 2.24. The summary of exceedance record in reporting month is shown in **Appendix H**. No exceedance was recorded for the air quality monitoring.
- 2.25. According to our field observations during the monitoring, the major dust source identified at the two designated air quality monitoring stations are road traffic dust, exposed site area and open stockpiles, excavation works and site vehicle movements.
- 2.26. The summary of 1-hour and 24-hour TSP air quality monitoring results during the reporting month are shown in **Appendix E** and **Appendix F** respectively.

#### 3 NOISE

#### **Monitoring Requirements**

3.1. According to EM&A Manuals under the EP, construction noise monitoring was conducted to monitor the construction noise arising from the construction activities within KTD. The regular monitoring frequency for each monitoring station shall be on a weekly basis and conduct one set of measurements between 0700 and 1900 hours on normal weekdays. **Appendix A** shows the established Action and Limit Levels for the environmental monitoring works.

#### **Monitoring Locations**

3.2. Three designated monitoring stations were selected for noise monitoring programme. Noise monitoring was conducted at three designated monitoring stations (M3(A), M4, and M5(C)). **Figure 3** shows the locations of these stations.

| <b>Monitoring Stations</b> | Locations                             | Location of Measurement   |
|----------------------------|---------------------------------------|---|
| M3(A)                      | The Bridge connecting The<br>Latitide | In the middle of the foot<br>bridge connecting The<br>Latitude  |
| M4                         | Lee Kau Yan Memorial School           | Rooftop (about 7/F) Area  |
| M5(C)                      | Mercy Grace's Home                    | Ground in front of the<br>building entrance facing<br>Prince Edward<br>Road East (noise monitoring<br>is not allowed on the rooftop<br>from 27 February 2020, due<br>to the coronavirus<br>countermeasure in Mercy<br>Grace's Home) |

Table 3.1Noise Monitoring Stations

#### **Monitoring Equipment**

3.3. **Table 3.2** summarizes the noise monitoring equipment. Copies of calibration certificates are provided in **Appendix B**.

| Table 3.2Noise Monitoring Equ | ipment                  |      |
|-------------------------------|-------------------------|------|
| Equipment                     | Model and Make          | Qty. |
| Integrating Sound Lavel Mater | • SVANTEK SVAN 957/ 979 | 0    |
| Integrating Sound Level Meter | BSW Atech BSWA 308      | 3    |
|                               | SOUNDTEK ST-120         | 3    |
| Calibrator                    | Bruel & Kjaer B&K4231   | 0    |
|                               | • SVAN 30A              | 0    |

#### **Monitoring Parameters, Frequency and Duration**

3.4. Table 3.3 summarizes the monitoring parameters, frequency and total duration of monitoring. The noise monitoring schedule is shown in Appendix D.

Table 3.3 Noise Monitoring Parameters, Frequency and Duration

| Monitoring<br>Stations | Parameter                       | Period           | Frequency | Measurement |
|------------------------|---------------------------------|------------------|-----------|-------------|
| M3(A)                  | L <sub>10</sub> (30 min.) dB(A) | 0700-1900 hrs on | Once per  |             |
| M4                     | L <sub>90</sub> (30 min.) dB(A) | normal weekdays  | week      | Façade      |
| M5(C)                  | Leq(30 min.) dB(A)              | normai weekuays  | WCCK      |             |

#### Monitoring Methodology and OA/OC Procedures

- The Sound Level Meter was set on a tripod at a height of 1.2 m above the ground.
- The battery condition was checked to ensure the correct functioning of the meter. •
- Parameters such as frequency weighting, the time weighting and the measurement time were set as follows:

| _ | frequency weighting | : A        |
|---|---------------------|------------|
|   |                     | <b>F</b> ( |

- time weighting : Fast
- time measurement : 30 minutes
- Prior to and after each noise measurement, the meter was calibrated using a Calibrator for 94.0 dB at 1000 Hz. If the difference in the calibration level before and after measurement was more than 1.0 dB, the measurement would be considered invalid and repeat of noise measurement would be required after recalibration or repair of the equipment.
- The wind speed was frequently checked with the portable wind meter.
- At the end of the monitoring period, the  $L_{eq}$ ,  $L_{90}$  and  $L_{10}$  were recorded. In • addition, site conditions and noise sources were recorded on a standard record sheet.
- Noise measurement was paused temporarily during periods of high intrusive noise if possible and observation was recorded when intrusive noise was not avoided.
- Noise monitoring was cancelled in the presence of fog, rain, and wind with a steady speed exceeding 5 m/s, or wind with gusts exceeding 10 m/s.

#### Maintenance and Calibration

- 3.5. The microphone head of the sound level meter and calibrator were cleaned with a soft cloth at quarterly intervals.
- 3.6. The sound level meter and calibrator were checked and calibrated at yearly intervals.
- 3.7. Immediately prior to and following each noise measurement the accuracy of the sound level meter shall be checked using an acoustic calibrator generating a known sound pressure level at a known frequency. Measurements may be accepted as valid only if the calibration levels from before and after the noise measurement agree to within 1.0 dB.

#### **Results and Observations**

- 3.8. Due to a cleaning event at Lee Kau Yan Memorial School (M4), the monitoring station was not accessible on 23 Dec 2020 and the monitoring was cancelled. Apart from that, all construction noise monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded. The summary of exceedance record in reporting month is shown in **Appendix H**.
- 3.9. The baseline noise level and the Noise Limit Level at each designated noise monitoring station are presented in **Table 3.5**.
- 3.10. Noise monitoring results and graphical presentations are shown in Appendix G.
- 3.11. The major noise source identified at the designated noise monitoring stations are shown in **Table 3.4**.

| <b>Monitoring Stations</b> | Locations                 | Major Noise Source                     |  |  |
|----------------------------|---------------------------|--|--|--|
| M3(A)                      | The Bridge connecting The | Traffic Noise                          |  |  |
| MIS(A)                     | Latitude                  | Site vehicle movement                  |  |  |
|                            |                           | Traffic Noise                          |  |  |
|                            | Lee Kau Yan Memorial      | Site vehicle movement                  |  |  |
| M4                         | School                    | Excavation works                       |  |  |
|                            | School                    | Piling works                           |  |  |
|                            |                           | Daily school activities                |  |  |
| M5(C)                      | Mercy Grace's Home        | Traffic Noise<br>Site vehicle movement |  |  |

 Table 3.4
 Major Noise Source identified at the Designated Noise Monitoring Stations

| Table 3.5         Baseline Noise Level and Noise Limit Level for Monitoring Stations |                               |                           |  |  |  |  |
|--|-------------------------------|---------------------------|--|--|--|--|
| Station  | Baseline Noise Level, dB (A)  | Noise Limit Level, dB (A) |  |  |  |  |
|  | N/A <sup>(1)</sup>            | 75                        |  |  |  |  |
| M3(A)  | (at 0700 – 1900 hrs on normal | (at 0700 – 1900 hrs on    |  |  |  |  |
|  | weekdays)                     | normal weekdays)          |  |  |  |  |
|  | 76.7 <sup>(2)</sup>           | 70                        |  |  |  |  |
| M4   | (at 0700 – 1900 hrs on normal | (at 0700 – 1900 hrs on    |  |  |  |  |
|  | weekdays)                     | normal weekdays)          |  |  |  |  |
|  | N/A <sup>(1)</sup>            | 75                        |  |  |  |  |
| M5(C)  | (at 0700 – 1900 hrs on normal | (at 0700 – 1900 hrs on    |  |  |  |  |
|  | weekdays)                     | normal weekdays)          |  |  |  |  |
| (*) N · I · · I · · / 5  |                               | • /                       |  |  |  |  |

#### 16 . . T. E т. • 4 Stati T 2 \_ р т

(\*) Noise Limit Level is 65 dB(A) during school examination periods.

Note (1): The background Noise Level was recorded during the Lunch Hour of Construction Site

(i.e. 12:00-13:00) and to be used as the referencing value for compliance checking for Noise Action and Limit Level.

Note (2): The noise level due to the construction work (CNL) was calculated by the following formula:  $CNL = 10 \log (10^{MNL/10} - 10^{BNL/10})$ 

Remarks: MNL = Measured Noise Level, BNL = Baseline Noise Level

#### 4 COMPARISON OF EM&A RESULTS WITH EIA PREDICTIONS

4.1. The EM&A data was compared with the EIA predictions as summarized in **Tables 4.1** to **4.3**.

|                                      | Predicted 1-h                                     | nr TSP conc.                   | Measured<br>1-hr TSP conc.                            |          |  |
|--------------------------------------|---|--------------------------------|---|----------|--|
| Station                              | Scenario1 (Mid<br>2009 to Mid-                    | Scenario2 (Mid<br>2013 to Late | Reporting Month<br>(December 2020), μg/m <sup>3</sup> |          |  |
|                                      | 2013), μg/m <sup>3</sup> 2016), μg/m <sup>3</sup> |                                | Average   | Range    |  |
| AM2 – Lee Kau Yan<br>Memorial School | 290   | 312                            | 73  | 44 - 138 |  |

#### Table 4.1 Comparison of 1-hr TSP data with EIA predictions

#### Table 4.2Comparison of 24-hr TSP data with EIA predictions

|   | Predicted 24-h                       | TSP conc.                        | Measured<br>24-hr TSP conc.                           |          |  |
|---|--------------------------------------|----------------------------------|---|----------|--|
| Station   | Scenario1 (Mid<br>2009 to Mid-2013), | Scenario2<br>(Mid 2013 to        | Reporting Month<br>(December 2020), μg/m <sup>3</sup> |          |  |
|   | μg/m <sup>3</sup>                    | Late 2016),<br>µg/m <sup>3</sup> | Average   | Range    |  |
| AM2(A) – Ng Wah<br>Catholic Secondary<br>School | 145                                  | 169                              | 97  | 69 – 127 |  |

#### Table 4.3Comparison of Noise Monitoring Data with EIA predictions

| Stations                                   | Predicted Mitigated Construction<br>Noise Levels during Normal<br>Working Hour (L <sub>eq (30min)</sub> dB(A)) | Reporting Month<br>(December 2020),<br>L <sub>eq (30min)</sub> dB(A) |  |
|--|--|--|--|
| M3(A) – The Bridge connecting The Latitude | Not predicted in EIA Report  | $57 - 76^{(2)}$  |  |
| M4 – Lee Kau Yan<br>Memorial School        | 47 – 74  | $70 - 77^{(1)}$  |  |
| M5(C) – Mercy Grace's<br>Home              | Not predicted in EIA Report  | $62 - 78^{(2)}$  |  |

Remarks:

(1) Since the baseline noise level was higher than those recorded during the construction period, the recorded noise levels were considered non-valid exceedance of Noise Limit Level.

(2) Since the background noise level was higher than those recorded during the construction period, the recorded noise levels were considered non-valid exceedance of Noise Limit Level.

- 4.2. The average 1-hour TSP concentrations at AM2 in the reporting month were below the prediction in the approved Environmental Impact Assessment (EIA) Report.
- 4.3. The average 24-hour TSP concentrations at AM2(A) in the reporting month were below the prediction in the approved EIA Report.

- 4.4. The noise monitoring results in the reporting month from M4 were outside the ranges of the predicted mitigated constriction noise levels in the EIA Report.
- 4.5. Construction noise levels at M3(A) and M5(C) were not predicted in EIA Report.

#### 5 LANDSCAPE AND VISUAL

#### **Monitoring Requirements**

5.1. According to EM&A Manual of the Kai Tak Development EIA Study, ET shall monitor and audit the contractor's operation during the construction period on a weekly basis, and to report on the contractor's compliance.

#### **Results and Observations**

- 5.2. Site audits were conducted on a weekly basis to monitor the timely implementation of landscape and visual mitigation measures within the site boundaries of this Project. The summaries of site audits are attached in **Appendix I**.
- 5.3. No non-compliance of the landscape and visual impact was recorded in the reporting month.
- 5.4. Should non-compliance of the landscape and visual impact occur, action in accordance with the action plan presented in **Appendix J** shall be performed.

#### 6 ENVIRONMENTAL INSPECTION

#### Site Inspections

- 6.1. Site inspections were carried out on a weekly basis to monitor the timely implementation of proper environmental management practices and mitigation measures in the Project site. The summaries of site inspections are attached in **Appendix I**.
- 6.2. Site inspections were conducted on 9, 14, 21 and 28 December 2020 in the reporting month. A joint site inspection with the representative of IEC, ER, the Contractor and the ET was conducted on 9 December 2020. The details of the observations during site inspection are summarized in **Table 6.2**.

#### **Review of Environmental Monitoring Procedures**

6.3. The monitoring works conducted by the monitoring team were inspected regularly. The following observations have been recorded for the monitoring works:

#### Air Quality Monitoring

- The monitoring team recorded all observations around the monitoring stations within and outside the construction site.
- The monitoring team recorded the temperature and weather conditions on the monitoring days.

#### Noise Monitoring

- The monitoring team recorded all observations around the monitoring stations, which might affect the monitoring result.
- Major noise sources were identified and recorded. Other intrusive noise attributing to the result was trimmed off by pausing the monitoring temporarily.

#### Status of Environmental Licensing and Permitting

6.4. All permits/licenses obtained for the Project are summarized in **Table 6.1**.

| Table 6.1         Summary of Environmental Licensing and Permit Status |               |          |         |  |  |
|--|---------------|----------|---------|--|--|
|  | Valid P       | a        |         |  |  |
| Permit No.   | From          | То       | Status  |  |  |
| Environmental Permit (EP)  |               |          |         |  |  |
| EP-337/2009  | 23/04/09      | N/A      | Valid   |  |  |
| Effluent Discharge License   |               |          |         |  |  |
| WT00027495-2017  | 28/03/17      | 31/03/22 | Valid   |  |  |
| <b>Billing Account for Construction Wa</b>                             | aste Disposal |          |         |  |  |
| A/C# 7026164   | 20/10/16      | N/A      | Valid   |  |  |
| <b>Registration of Chemical Waste Pro</b>                              | ducer         |          |         |  |  |
| WPN5213-229-P3271-01   | 14/08/17      | N/A      | Valid   |  |  |
| Construction Noise Permit (CNP)  |               |          |         |  |  |
| GW-RE0915-19   | 08/11/19      | 04/05/20 | Expired |  |  |
| GW-RE0984-19   | 15/12/19      | 24/02/20 | Expired |  |  |
| GW-RE0083-20   | 01/03/20      | 01/06/20 | Expired |  |  |
| GW-RE0266-20   | 02/05/20      | 31/07/20 | Expired |  |  |

#### **Status of Waste Management**

6.5. The amount of wastes generated by the major site activities of this Project during the reporting month is shown in **Appendix M**.

#### **Implementation Status of Environmental Mitigation Measures**

6.6. During site inspections in the reporting month, no non-conformance was identified. ET weekly site inspections were carried out during the reporting month and the observations and recommendations are summarized in **Table 6.2**.

| Parameters Ref No.               |                     | Date                              | Observations and<br>Recommendations                 | Follow-up/Rectification  |
|----------------------------------|---------------------|-----------------------------------|---|--|
| Water Quality                    | ter Quality N/A N/A |                                   |   |  |
| Air Quality                      | 201221/-<br>R1      | 21 <sup>st</sup> December<br>2020 | Dusty material was not covered near Road D1.        | Follow up actions will be reported in the next month.  |
| Noise                            | Noise N/A N/A       |                                   |   |  |
| Waste/<br>Chemical<br>Management | 201123/-<br>R2      | 23 <sup>rd</sup> November<br>2020 | The construction waste was accumulated near Road D1 | The condition was observed to be<br>improved/rectified by the<br>contractor during the inspection<br>session on 30 November 2020 |
| Landscape<br>and Visual N/A N/A  |                     |                                   |   |  |
| Permits/<br>Licenses             | N/A                 | N/A                               |   |  |

Table 6.2Observations and Recommendations of Site Inspections

#### Summary of Mitigation Measures Implemented

6.7. An updated summary of the EMIS is provided in **Appendix K**.

#### **Implementation Status of Event Action Plans**

6.8. The Event Action Plans for air quality, noise and landscape and visual are presented in **Appendix J**.

#### 1-hr TSP Monitoring

6.9. No Action/Limit Level exceedance was recorded in the reporting month.

#### 24-hr TSP Monitoring

6.1 No Action/Limit Level exceedance was recorded in the reporting month.

#### Construction Noise

6.10. No Action/Limit Level exceedance was recorded in the reporting month.

#### Landscape and visual

6.11. No non-compliance was recorded in the reporting month.

# Summary of Complaint, Warning, Notification of any Summons and Successful Prosecution

6.12. The summaries of environmental complaint, warning, summon and notification of successful prosecution for the Project is presented in **Appendix L**.

#### 7 FUTURE KEY ISSUES

- 7.1. Major site activities undertaken for the coming two months include:
  - Drive sheet pilings/king posts at PERE TTA Stage 4-2
  - Carry out structural works for subway at SKLR Playground
  - Excavate with grouting works and ELS installation at PERE TTA Stage 3
  - Backfill underneath traffic Deck of TTA Stage 1
  - Carry out lift installation at Lift LT3
  - Place floor screeding at subway
  - Installation of top rail on parapet
  - Drainage works at Road D1
  - Road works at Road D1, Road L7 and Slip Road S15
  - Underground E&M, lighting and irrigation works at Road D1 and L7
  - UU installation at Road D1
  - Removal of stage 1 & 2 portal frame
  - Installation of traffic sign
  - Completion of refurbishment including painting & applying of sealant
  - Installation of top railing for parapet
  - Installation of movement joint
  - Applying of road marking
  - Watermains connection works
- 7.2. Key environmental issues in the coming month include:
  - Wastewater and runoff discharge from site;
  - Regular removal of silt, mud and sand along u-channels and sedimentation tanks;
  - Review and implementation of temporary drainage system for the surface runoff;
  - Noise from operation of the equipment, especially for rock-breaking activities, piling works and machinery on-site;
  - Dust generation from stockpiles of dusty materials, exposed site area, excavation works and rock breaking activities;
  - Water spraying for dust generating activity and on haul road;
  - Proper storage of construction materials on site;
  - Storage of chemicals/fuel and chemical waste/waste oil on site; and
  - Accumulation of general and construction waste on site.
- 7.3. The tentative major site activities is mentioned in Section 7.1 of this report. The impact prediction and control measures for the coming two months are summarized as follows:

Air quality impact (dust)

- Frequent watering of haul road and unpaved/exposed areas;
- Frequent watering or covering stockpiles with tarpaulin or similar means; and

• Watering of any earth moving activities.

#### Water quality impact (surface run-off)

- Diversion of the collected effluent to de-silting facilities for treatment prior to discharge to public storm water drains;
- Provision of adequate de-silting facilities for treating surface run-off and other collected effluents prior to discharge;
- Provision of perimeter protection such as sealing of hoarding footings to avoid runoff from entering the existing storm water drainage system via public road; and
- Provision of measures to prevent discharge into the stream.

#### Noise Impact

- Scheduling of noisy construction activities if necessary to avoid persistent noisy operation;
- Controlling the number of plants use on site;
- Regular maintenance of machines; and
- Use of acoustic barriers if necessary.

#### Monitoring Schedule for Next Month

7.4. The tentative environmental monitoring schedules for next month are shown in **Appendix D**.

#### 8 CONCLUSIONS AND RECOMMENDATIONS

#### Conclusions

8.1. Environmental monitoring works were performed in the reporting month and all monitoring results were checked and reviewed.

#### <u>1-hr TSP Monitoring</u>

8.2. All 1-hr TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

#### 24-hr TSP Monitoring

8.3. All 24-hr TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

#### Construction Noise Monitoring

8.4. All construction noise monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

#### Landscape and visual

8.5. No non-compliance was recorded in the reporting month.

#### Complaint and Prosecution

8.6. No environmental complaint and environmental prosecution was received in the reporting month.

#### Recommendations

8.7. According to the environmental audit performed in the reporting month, the following recommendations were made:

#### Water Quality

• The public drainage gully within the construction site shall be bounded by sand bags.

#### Air Quality

• The Contractor should cover the dusty material by dust screen.


#### Waste/Chemical Management


- The Contractor should store the construction/chemical material at the proper place.
- The Contractor was reminded to remove accumulated waste from the site.


#### Landscape and Visual


• The Contractor should review the condition of all tree protection area frequently.

FIGURES









APPENDIX A ACTION AND LIMIT LEVELS FOR AIR QUALITY AND NOISE

### **Appendix A - Action and Limit Levels**

| Location | Action Level, μg/m <sup>3</sup> | Limit Level, μg/m <sup>3</sup> |
|----------|---------------------------------|--------------------------------|
| AM2      | 346                             | 500                            |

#### Table A-1Action and Limit Levels for 1-Hour TSP

#### Table A-2Action and Limit Levels for 24-Hour TSP

| Location | Action Level, μg/m <sup>3</sup> | ıg/m <sup>3</sup> Limit Level, µg/m <sup>3</sup> |  |  |
|----------|---------------------------------|--|--|--|
| AM2(A)   | 157                             | 260  |  |  |

#### Table A-3 Action and Limit Levels for Construction Noise

| Time Period                      | Action Level                                    | Limit Level                  |
|----------------------------------|---|------------------------------|
| 0700-1900 hrs on normal weekdays | When one<br>documented<br>complaint is received | 75 dB(A)<br>70dB(A)/65dB(A)* |

Remarks: If works are to be carried out during restricted hours, the conditions stipulated in the Construction Noise Permit (CNP) issued by the Noise Control Authority have to be followed. \*70dB(A) and 65dB(A) for schools during normal teaching periods and school examination periods, respectively.

APPENDIX B-1 COPIES OF CALIBRATION CERTIFCATES (AIR)

### **High-Volume TSP Sampler 5-POINT CALIBRATION DATA SHEET**



File No. MA16043/13/0020

|                 |                               |                  |   |                             |                             | 1 110 110.                        | 101110013/13/0020                          |
|-----------------|-------------------------------|------------------|---|-----------------------------|-----------------------------|-----------------------------------|--|
| Project No.     | AM2(A) - Ng V                 | Vah Catholic Sec | condary School  |                             |                             |                                   |  |
| Date:           | 5-No                          | ov-20            | Next Due Date:  | 5-Jan-21                    |                             | Operator:                         | SK   |
| Equipment No.:  | quipment No.: A-01-13         |                  | Model No.:  | TE                          | 5-5170                      | Serial No.                        | 1352                                       |
|                 |                               |                  | Ambient C   | ondition                    |                             |                                   |  |
| Temperatu       | re. Ta (K)                    | 295.9            | Pressure, Pa  |                             |                             | 761.1                             |  |
| 1               | , , ,                         |                  | · · · ·   | 6/                          | ł                           |                                   |  |
|                 |                               | Or               | ifice Transfer Sta  | ndard Inform                | ation                       |                                   |  |
| Serial          | No.                           | 3746             | Slope, mc   | 0.0592                      | Intercep                    | t, bc                             | -0.02740                                   |
| Last Calibra    | ation Date:                   | 17-Jan-20        | 1   | nc x Qstd + bo              | $c = [\Delta H x (Pa/760)]$ | )) x (298/Ta)                     | )] <sup>1/2</sup>                          |
| Next Calibra    | ation Date:                   | 17-Jan-21        |   | $Qstd = \{[\Delta H x ] \}$ | (Pa/760) x (298/            | <b>Γa)]<sup>1/2</sup> -bc</b> } / | mc   |
|                 |                               |                  |   |                             |                             |                                   |  |
|                 |                               |                  | Calibration of  | TSP Sampler                 |                             |                                   |  |
| Calibration     |                               | 0                | rfice   |                             |                             | HVS                               |  |
| Point           | DH (orifice),<br>in. of water | [DH x (Pa/76     | 50) x (298/Ta)] <sup>1/2</sup>                            | Qstd (CFM)<br>X - axis      | DW (HVS), in.<br>of water   | [ΔW x (Pa                         | /760) x (298/Ta)] <sup>1/2</sup><br>Y-axis |
| 1               | 13.0                          |                  | 3.62  | 61.63                       | 9.4                         |                                   | 3.08                                       |
| 2               | 10.3                          |                  | 3.22  | 54.91                       | 7.2                         |                                   | 2.69                                       |
| 3               | 7.6                           |                  | 2.77  | 47.23                       | 5.4                         |                                   | 2.33                                       |
| 4               | 5.4                           |                  | 2.33  | 39.88                       | 3.2                         |                                   | 1.80                                       |
| 5               | 3.1                           |                  | 1.77  | 30.33                       | 1.9                         |                                   | 1.38                                       |
| 1 /             | 0.0551<br>coefficient* =      | 0                | .9972   | Intercept, bw =<br>-        | -0.321                      | 0                                 |  |
|                 |                               |                  | Set Point C   | alculation                  |                             |                                   |  |
| From the TSP Fi | eld Calibration (             | Curve, take Qstd | = 43 CFM  |                             |                             |                                   |  |
| From the Regres | sion Equation, th             | ne "Y" value acc | ording to   |                             |                             |                                   |  |
|                 |                               |                  | $\mathbf{Std} + \mathbf{bw} = [\Delta \mathbf{W}]$        | (Da/7(0) - ()               | $100/T_{\odot}$ 11/2        |                                   |  |
|                 |                               | mw x Q           | $2 \operatorname{stu} + \operatorname{bw} = [\Delta w x]$ | . (Pa/700) X (2)            | 96/18)]                     |                                   |  |
| Therefore, Se   | t Point; W = ( m              | w x Qstd + bw )  | <sup>2</sup> x ( 760 / Pa ) x (                           | Ta / 298 ) =                | 4.16                        |                                   |  |
|                 |                               |                  |   |                             |                             |                                   |  |
|                 |                               |                  |   |                             |                             |                                   |  |
| Remarks:        |                               |                  |   |                             |                             |                                   |  |
|                 |                               |                  |   |                             |                             |                                   |  |
|                 |                               |                  |   |                             |                             |                                   |  |
| Conducted by:   | SK Wong                       | Signature:       | 杨人  |                             |                             | Date:                             | 05 November 202                            |
|                 |                               | Signature.       |   | ¢                           |                             |                                   |  |
| Checked by:     | Henry Leung                   | Signature:       | -lemy (   | Xon_                        |                             | Date:                             | 05 November 202                            |
|                 |                               |                  | · · · /   | 1                           |                             |                                   |  |

## **<u>Certificate of Calibration</u>**

It is certified that the item under calibration has been calibrated by corresponding calibrated High Volume Sampler

| Description:     | Digital Dust Indicator            | Date                          | of Calibration | 5-Dec-20 |
|------------------|-----------------------------------|-------------------------------|----------------|----------|
| Manufacturer:    | Sibata Scientific Technology LTD. | Validity of Calib             | oration Record | 5-Feb-21 |
| Model No.:       | LD-5R                             |                               |                |          |
| Serial No.:      | 8Y2374                            |                               |                |          |
| Equipment No.:   | SA-01-04                          | Sensitivity 0.001 mg/m3       | _              |          |
| High Volume Sa   | ampler No.: <u>A-01-03</u>        | Before Sensitivity Adjustment | 652            |          |
| Tisch Calibratio | n Orifice No.: 3607               | After Sensitivity Adjustment  | 652            |          |

|  | Calibration of 1 l  | nr TSP                                   |  |
|--|---|--|--|
| Calibration  | Laser Dust Monitor  | HVS                                      |  |
| Point  | Mass Concentration (µg/m3)  | Mass concentration ( $\mu g/m^3$ )       |  |
| Tomt   | X-axis  | Y-axis                                   |  |
| 1  | 50.0  | 88.4                                     |  |
| 2  | 46.0  | 84.2                                     |  |
| 3  | 42.0  | 79.3                                     |  |
| Average  | 46.0  | 84.0                                     |  |
| Slope, mw =  |   | cept, bw = 31.6417                       |  |
|  | 1.1375         Inter           efficient* =         0.9990  | cept, bw = 31.6417                       |  |
| Slope , mw =<br>Correlation co   | 1.1375         Inter           efficient* =         0.9990           Set Correlation 1  | cept, bw = <u>31.6417</u><br>-<br>Factor |  |
| Slope , mw =<br>Correlation co<br>Particaulate Conc                        | 1.1375         Inter           efficient* =         0.9990           Set Correlation I           centration by High Volume Sampler (µg/m³)  | cept, bw = <u>31.6417</u><br>            |  |
| Slope , mw =<br>Correlation co<br>Particaulate Conce<br>Particaulate Conce | 1.1375       Inter         efficient* =       0.9990         Set Correlation I         centration by High Volume Sampler ( $\mu$ g/m <sup>3</sup> )         centration by Dust Meter ( $\mu$ g/m <sup>3</sup> ) | cept, bw = <u>31.6417</u><br>-<br>Factor |  |
| Slope , mw =<br>Correlation co<br>Particaulate Conc                        | 1.1375       Inter         efficient* =       0.9990         Set Correlation I         centration by High Volume Sampler ( $\mu g/m^3$ )         centration by Dust Meter ( $\mu g/m^3$ )         (min)         | cept, bw = <u>31.6417</u><br>            |  |

In-house method in according to the instruction manual:

The Dust Monitor was compared with a calibrated High Volume Sampler and The result was used to generate the Correlation Factor (CF) between the Dust Monitor and High Volume Sampler.

Those filter papers are weighted by HOKLAS laboratory (HPCT Litimed)

Calibrated by:

Approved by:

Henry Leung

Wong Shing Kwai

# **<u>Certificate of Calibration</u>**

It is certified that the item under calibration has been calibrated by corresponding calibrated High Volume Sampler

| Description:     | Digital Dust Indicator            |                  | Date of             | f Calibration | 5-Dec-20 |
|------------------|-----------------------------------|------------------|---------------------|---------------|----------|
| Manufacturer:    | Sibata Scientific Technology LTD. | _                | Validity of Calibra | tion Record   | 5-Feb-21 |
| Model No.:       | LD-5R                             |                  |                     |               |          |
| Serial No.:      | 972778                            |                  |                     |               |          |
| Equipment No.:   | SA-01-07                          | Sensitivity      | 0.001 mg/m3         |               |          |
| High Volume Sa   | mpler No.: <u>A-01-01A</u>        | Before Sensitiv  | vity Adjustment     | 735 CPM       |          |
| Tisch Calibratio | n Orifice No.: 3607               | After Sensitivit | y Adjustment        | 735 CPM       |          |

| Calibration of 1 hr TSP   |   |                                    |  |  |  |
|---|---|------------------------------------|--|--|--|
| Calibration   | Laser Dust Monitor  | HVS                                |  |  |  |
| Point   | Mass Concentration (µg/m3)  | Mass concentration ( $\mu g/m^3$ ) |  |  |  |
| Tollit  | X-axis  | Y-axis                             |  |  |  |
| 1   | 48.0  | 88.4                               |  |  |  |
| 2   | 43.0  | 84.2                               |  |  |  |
| 3   | 38.0  | 79.3                               |  |  |  |
| Average   | 43.0  | 84.0                               |  |  |  |
| By Linear Regre<br>Slope , mw = _   | 0.9100 Inte   | rcept, bw = 44.8367                |  |  |  |
|   | <u>0.9100</u> Inter<br>fficient* = <u>0.9990</u>  | -                                  |  |  |  |
| Slope , mw =<br>Correlation coe   | 0.9100 Inte   | -                                  |  |  |  |
| Slope , mw =<br>Correlation coe   | 0.9100         Inter           efficient* =         0.9990           Set Correlation  | Factor                             |  |  |  |
| Slope , mw =<br>Correlation coe   | $\frac{0.9100}{efficient^*} = \frac{0.9990}{efficient^*}$ $\frac{Set \ Correlation}{entration \ by \ High \ Volume \ Sampler \ (\mu g/m^3)}$ $entration \ by \ Dust \ Meter \ (\mu g/m^3)$                    |                                    |  |  |  |
| Slope , mw =<br>Correlation coe<br>Particaulate Conc<br>Particaulate Conc | 0.9100       Interpretendent         efficient* =       0.9990         Set Correlation         entration by High Volume Sampler ( $\mu g/m^3$ )         entration by Dust Meter ( $\mu g/m^3$ )         (min) | Factor 84.0<br>43.0                |  |  |  |

In-house method in according to the instruction manual:

The Dust Monitor was compared with a calibrated High Volume Sampler and The result was used to generate the Correlation Factor (CF) between the Dust Monitor and High Volume Sampler.

Those filter papers are weighted by HOKLAS laboratory (HPCT Litimed)

Calibrated by:

Approved by:

Henry Leung

Wong Shing Kwai

# **<u>Certificate of Calibration</u>**

It is certified that the item under calibration has been calibrated by corresponding calibrated High Volume Sampler

| Description:      | Digital Dust Indicator            |                 | Date o              | f Calibration | 5-Dec-20 |
|-------------------|-----------------------------------|-----------------|---------------------|---------------|----------|
| Manufacturer:     | Sibata Scientific Technology LTD. | _               | Validity of Calibra | tion Record   | 5-Feb-21 |
| Model No.:        | LD-5R                             |                 |                     |               |          |
| Serial No.:       | 972779                            |                 |                     |               |          |
| Equipment No.:    | SA-01-08                          | Sensitivity     | 0.001 mg/m3         |               |          |
| High Volume Sa    | ampler No.: <u>A-01-01A</u>       | Before Sensitiv | vity Adjustment     | 744 CPM       |          |
| Tisch Calibration | n Orifice No.: 3607               | After Sensitivi | ty Adjustment       | 744 CPM       |          |

| Calibration of 1 hr TSP   |   |                                    |  |  |  |
|---|---|------------------------------------|--|--|--|
| Calibration   | Laser Dust Monitor  | HVS                                |  |  |  |
| Point   | Mass Concentration (µg/m3)  | Mass concentration ( $\mu g/m^3$ ) |  |  |  |
| Tomit   | X-axis  | Y-axis                             |  |  |  |
| 1   | 51.0  | 88.4                               |  |  |  |
| 2   | 47.0  | 84.2                               |  |  |  |
| 3   | 41.0  | 79.3                               |  |  |  |
| Average   | 46.3  | 84.0                               |  |  |  |
| By Linear Regress<br>Slope , mw =   | 0.9026 Interc   | ept, bw = 42.1447                  |  |  |  |
|   | <u>0.9026</u> Interc<br>icient* = <u>0.9975</u>   |                                    |  |  |  |
| Slope, mw =   | 0.9026 Interc   |                                    |  |  |  |
| Slope , mw =<br>Correlation coeff   | <u>0.9026</u> Interc<br>icient* = <u>0.9975</u>   |                                    |  |  |  |
| Slope , mw =<br>Correlation coeff   | 0.9026         Interc           icient* =         0.9975           Set Correlation F  | actor                              |  |  |  |
| Slope , mw =<br>Correlation coeff   | 0.9026Intercicient* =0.9975Set Correlation Ftration by High Volume Sampler ( $\mu g/m^3$ )tration by Dust Meter ( $\mu g/m^3$ )     | actor 84.0                         |  |  |  |
| Slope , mw =<br>Correlation coeff<br>Particaulate Concen<br>Particaulate Concen | 0.9026Intercicient* =0.9975Set Correlation Ftration by High Volume Sampler ( $\mu g/m^3$ )tration by Dust Meter ( $\mu g/m^3$ )nin) | actor<br>84.0<br>46.3              |  |  |  |

In-house method in according to the instruction manual:

The Dust Monitor was compared with a calibrated High Volume Sampler and The result was used to generate the Correlation Factor (CF) between the Dust Monitor and High Volume Sampler.

Those filter papers are weighted by HOKLAS laboratory (HPCT Litimed)

Calibrated by:

Approved by:

Henry Leung

Wong Shing Kwai

# CIN@TECH 🤳

# **<u>Cerificate of Calibration</u>**

It is certified that the item under calibration has been calibrated by corresponding calibrated High Volume Sampler

| Description:  | Digital Dust Indicator              |                  | Date               | of Calibration      | 5-Oct-20           |
|---|-------------------------------------|------------------|--------------------|---------------------|--------------------|
| Manufacturer:   | Sibata Scientific Technology LTD.   | _                | Validity of Calibr | ration Record       | 5-Dec-20           |
| Model No.:  | LD-5R                               |                  |                    |                     |                    |
| Serial No.:   | 972780                              |                  |                    |                     |                    |
| Equipment No.:  | SA-01-09                            | Sensitivity      | 0.001 mg/m3        | _                   |                    |
| High Volume Sa  | ampler No.: A-01-01A                | Before Sensiti   | vity Adjustment    | 739 CPM             |                    |
| Tisch Calibratio  | n Orifice No.: <u>3607</u>          | After Sensitivi  | ty Adjustment      | 739 CPM             |                    |
|   | Ca                                  | libration of 1 h | r TSP              |                     |                    |
| Calibration   | Laser Dust Monitor                  | ſ                |                    | HVS                 |                    |
| Point   | Mass Concentration (µg/             | (m3)             | Mas                | ss concentration (µ | g/m <sup>3</sup> ) |
|   | X-axis                              |                  |                    | Y-axis              |                    |
| 1   | 48.0                                |                  |                    | 78.9                |                    |
| 2   | 41.0                                |                  |                    | 75.2                |                    |
| 3   | 30.0                                |                  |                    | 70.8                |                    |
| Average   | 39.7                                |                  |                    | 75.0                |                    |
|   | • • • • • • • •                     |                  |                    |                     |                    |
| •   | ression of Y on X                   | <b>T</b> /       |                    |                     |                    |
| Slope, mw =   | 0.4455                              |                  | cept, bw =         | 57.2933             |                    |
| Correlation co  | oefficient* = 0.9970                |                  |                    |                     |                    |
|   | Se                                  | t Correlation F  | actor              |                     |                    |
| Particaulate Con  | centration by High Volume Sampler ( | $(\mu g/m^3)$    |                    | 75.0                |                    |
| Particaulate Concentration by Dust Meter (µg/m <sup>3</sup> ) |                                     |                  |                    | 39.7                |                    |
| Measureing time   | e, (min)                            |                  |                    | 60.0                |                    |
| Set Correlation 1   | Factor, SCF                         |                  |                    |                     |                    |
| SCF = [K=Hig  | h Volume Sampler / Dust Meter, (μ   | g/m3) ]          | 1.9                |                     |                    |
|   |                                     |                  |                    |                     |                    |

In-house method in according to the instruction manual:

The Dust Monitor was compared with a calibrated High Volume Sampler and The result was used to generate the Correlation Factor (CF) between the Dust Monitor and High Volume Sampler.

Those filter papers are weighted by HOKLAS laboratory (Wellab Litimed)

Calibrated by: Wong Shing Kwai



RECALIBRATION DUE DATE:

January 17, 2021

nmental Certificate of Calibration

|              | Calibration Certification Information  |  |  |                  |   |                                   |   |            |
|--------------|--|--|--|------------------|---|-----------------------------------|---|------------|
| Cal. Date:   | January 17   | , 2020   | Roots  | meter S/N:       | 438320  | Ta:                               | 295                                     | °K         |
| Operator:    | Jim Tisch  |  |  |                  |   | Pa:                               | 744.2                                   | mm Hg      |
| Calibration  | Model #:   | TE-5025A   | Cali   | brator S/N:      | 3746  |                                   |   |            |
|              |  | Vol. Init  | Vol. Final                                     | ΔVol.            | ΔTime   | ΔΡ                                | ΔН                                      | ]          |
|              | Run  | (m3)   | (m3)   | (m3)             | (min)   | (mm Hg)                           | (in H2O)                                |            |
|              | 1  | 1  | 2  | 1                | 1.4340  | 3.2                               | 2.00                                    |            |
|              | 2  | 3  | 4  | 1                | 1.0180  | 6.4                               | 4.00                                    |            |
|              | 3  | 5  | 6  | 1                | 0.9080  | 7.9                               | 5.00                                    |            |
|              | 4  | 7  | 8  | 1                | 0.8700  | 8.7                               | 5.50                                    |            |
|              | 5  | 9  | 10   | 1                | 0.7150  | 12.6                              | 8.00                                    |            |
|              |  |  | l  | Data Tabula      | tion  |                                   |   |            |
|              | Vstd   | Qstd   | $\sqrt{\Delta H \left(\frac{Pa}{Pstd}\right)}$ | )( <u>Tstd</u> ) |   | Qa                                | $\sqrt{\Delta H (Ta/Pa)}$               |            |
|              | (m3)   | (x-axis)   | (y-ax  | is)              | Va  | (x-axis)                          | (y-axis)                                |            |
|              | 0.9849   | 0.6868   | 1.40   | 66               | 0.9957  | 0.6944                            | 0.8904                                  |            |
|              | 0.9807   | 0.9633   | 1.98   |                  | 0.9914  | 0.9739                            | 1.2592                                  |            |
|              | 0.9787   | 1.0779   | 2.224  |                  | 0.9894  | 1.0896                            | 1.4078                                  |            |
|              | 0.9776   | 1.1237   | 2.332  |                  | 0.9883  | 1.1360                            | 1.4765                                  |            |
|              | 0.9724   | 1.3601   | 2.813  |                  | 0.9831  | 1.3749                            | 1.7808                                  |            |
|              | OCTD   | m=<br>b=   | 2.092  |                  |   |                                   | 1.31010                                 |            |
|              | QSTD   | r=   | -0.027   |                  | QA  | b=<br>r=                          | -0.01759<br>0.99994                     |            |
|              |  |  |  | Calculatio       | ns  |                                   |   |            |
|              | Vstd=  | ΔVol((Pa-ΔP)   | /Pstd)(Tstd/Ta                                 |                  |   | ΔVol((Pa-Δl                       | P)/Pa)                                  |            |
|              | Lawrence and the second s | Vstd/∆Time   | ,        | ,                | the second se | Va/ATime                          | // /                                    |            |
|              |  |  | For subsequ                                    | ent flow ra      | te calculation  | าร:                               |   |            |
|              | Qstd=  | $1/m\left(\sqrt{\Delta H\left(-\frac{1}{2}\right)}\right)$ | Pa<br>Pstd / Tstd<br>Ta                        | )<br>)-b)        | Qa=   | $1/m\left(\sqrt{\Delta H}\right)$ | І(Та/Ра))-b)                            |            |
|              |  | Conditions   |  |                  |   |                                   |   |            |
| Tstd:        |  | °K   |  | [                |   | RECA                              | IBRATION                                |            |
| Pstd:        |  | mm Hg<br>Key   |  |                  | US EPA reco   | ommends ar                        | nual recalibratio                       | n per 1998 |
| AH: calibrat |  | er reading (in   | n H2O)   |                  |   |                                   | Regulations Part 5                      |            |
|              |  | eter reading (   |  |                  |   |                                   | ÷                                       |            |
|              |  | perature (°K)  |  |                  | Appendix B to Part 50, Reference Method for the Determination of Suspended Particulate Matter in                |                                   |   |            |
|              | arometric pr   | essure (mm   | Hg)  |                  |   |                                   | re, 9.2.17, page 3                      |            |
| o: intercept |  |  |  | l                |   |                                   | , |            |
| m: slope     |  |  |  |                  |   |                                   |   |            |

Tisch Environmental, Inc. 145 South Miami Avenue Village of Cleves, OH 45002

<u>www.tisch-env.com</u> TOLL FREE: (877)263-7610 FAX: (513)467-9009



# **Cerificate of Calibration - Wind Monitoring Station**

| Description:        | Ng Wah Catholic Seconday School - Weather Stations |
|---------------------|--|
| Manufacturer:       | Davis Instruments                                  |
| Model No.:          | Davis 6152, Vantage Pro2                           |
| Serial No.:         | <u>BC180522050</u>                                 |
| Equipment No.:      | <u>SA-03-03</u>                                    |
| Date of Calibration | <u>9-Oct-20</u>                                    |
| Next Due Date       | <u>9-Apr-21</u>                                    |

# 1. Performance check of Wind Speed

| Wind Sp                 | beed, m/s             | Difference D (m/s) |
|-------------------------|-----------------------|--------------------|
| Wind Speed Reading (V1) | Anemometer Value (V1) | D = V1 - V2        |
| 0.0                     | 0.0                   | 0.0                |
| 1.5                     | 1.5                   | 0.0                |
| 2.1                     | 2.0                   | 0.1                |
| 3.0                     | 3.1                   | -0.1               |

# 2. Performance check of Wind Direction

| Wind Di                        | rection (°)               | Difference D (°)                         |
|--------------------------------|---------------------------|--|
| Wind Direction Reading<br>(V1) | Marine Compass Value (V1) | $\mathbf{D} = \mathbf{W1} - \mathbf{W2}$ |
| 0                              | 0                         | 0.0                                      |
| 90                             | 90                        | 0.0                                      |
| 180                            | 180                       | 0.0                                      |
| 270                            | 270                       | 0.0                                      |

# **Test Specification:**

- 1. Performance Wind Speed Test The wind meter was on-site calibrated against the anemometer
- 2. Performance Wind Direction Test The wind meter was on-site calibrated against the marine compass at four direction

APPENDIX B-2 COPIES OF CALIBRATION CERTIFCATES (NOISE)



0025247

| Customer :                              |            | Object 1 :              | ST-120 sound calibrator |
|---|------------|-------------------------|-------------------------|
| Cinotech Consultants Limited            |            | Serial No. /Ref. No. :  | 181001608               |
| RM 1710, Technology Park,               |            | Object 2 :              |                         |
| 18 On Lai Street, Shatin, N.T.          |            | Serial No. /Ref. No. :: |                         |
| Hong Kong                               |            |                         |                         |
|   |            |                         |                         |
| Customer Code : SVEC09005               |            | Manufacturer : Sour     | ndtek                   |
| Date of calibration:                    | 05/11/2020 | Certificate No .:       | 0025247                 |
| Date of the recommended re-calibration: | 05/11/2021 | Handle by:              | E0002                   |

#### Measuring results

| Reference value | Indication value | Deviation | Allowed deviation | Object |
|-----------------|------------------|-----------|-------------------|--------|
| 94.0dB          | 93.7dB           | -0.3dB    | +/- 0.3dB         | 1      |
| 114.0dB         | 113.6dB          | -0.4dB    | +/- 0.5dB         | 1      |

# Measuring equipment

| index | Calibrator / Master                  | Traceability |
|-------|--------------------------------------|--------------|
| 1     | Master Sound Meter, SVAN949, sn:8571 | IEC61672     |
| 2     | Sound Calibrator, SV30A sn:32580     | IEC60942     |

### Ambient conditions

Temperature (20...26)°C Humidity (20...60)%RH

#### Measuring procedure

Calibrated by Type 1 Sound Level Meter and 1kHz Sound Source -

### Uncertainty

+/- 0.2 dB for probability not less than 95%.

### Conformity

1. The resulted values were those obtained at the time of test and applies only to the item calibrated.

2. The measurement uncertainty was calculated according to the regulations of GUM with the coverage factor k=2 and contains

the uncertainty of the measuring procedure and the uncertainty of the measuring system.

3. The equipment being used in this calibration are regularly calibrated by laboratory according to ISO/IEC17025.

4.HKAS has accredited this laboratory (HOKLAS 267) for specific calibration activities as listed in the HOKLAS directory of accredited laboratories.

5. The calibrations certificate may not be reproduced.

| Measured value(s)        | within the       | e allowable deviation      |                   |   |
|--------------------------|------------------|----------------------------|-------------------|---|
| Performed by             | 1                |                            | Approved          | ьу                                      |
|                          | at               |                            | L                 | ~ ``                                    |
| Calibration Technicia    | an               | Mr. K.L. Ng                | Quality Ma        | nager                                   |
| Appleone Calibration Lat | poratory Ltd. Rm | 1309, 13/F, No.77 Wing Hor | ng St, Kln, HKSAR | Tel: +852 2370 4437 Fax: +852 2114 0393 |



0025249

| Customer:<br>Cinotech Consultants Limited<br>RM 1710, Technology Park,<br>18 On Lai Street, Shatin, N.T.<br>Hong Kong |  | Object 1 :<br>Serial No. /Ref. No. :<br>Object 2 :<br>Serial No. /Ref. No. : | ST-120 sound calibrator<br>181001636 |
|---|--|--|--------------------------------------|
| Customer Code : SVEC09005   |  | Manufacturer : Sour  | ndtek                                |
| Date of calibration: 05/11/2020   |  | Certificate No.:   | 0025249                              |
| Date of the recommended re-calibration: 05/11/2021  |  | Handle by:   | E0002                                |

# Measuring results

| Reference value | Indication value | Deviation | Allowed deviation | Object |
|-----------------|------------------|-----------|-------------------|--------|
| 94.0dB          | 93.7dB           | -0.3dB    | +/- 0.3dB         | 1      |
| 114.0dB         | 113.6dB          | -0.4dB    | +/- 0.5dB         | 1      |

# Measuring equipment

| index | Calibrator / Master                  | Traceability |
|-------|--------------------------------------|--------------|
| 1     | Master Sound Meter, SVAN949, sn:8571 | IEC61672     |
| 2     | Sound Calibrator, SV30A sn:32580     | IEC60942     |

# **Ambient conditions**

Temperature (20...26)°C

Humidity (20...60)%RH

#### Measuring procedure

Calibrated by Type 1 Sound Level Meter and 1kHz Sound Source ...

#### **Uncertainty**

+/- 0.2 dB for probability not less than 95%.

## Conformity

1. The resulted values were those obtained at the time of test and applies only to the item calibrated.

2. The measurement uncertainty was calculated according to the regulations of GUM with the coverage factor k=2 and contains

the uncertainty of the measuring procedure and the uncertainty of the measuring system.

3. The equipment being used in this calibration are regularly calibrated by laboratory according to ISO/IEC17025.

4.HKAS has accredited this laboratory (HOKLAS 267) for specific calibration activities as listed in the HOKLAS directory of accredited laboratories.

5. The calibrations certificate may not be reproduced.

| Measured value(s) within             | the allowable deviation.        |   |
|--------------------------------------|---------------------------------|---|
|                                      |                                 |   |
| Performed by                         |                                 | Approved by   |
| ar                                   |                                 | L   |
| Calibration Technician               | Mr. K.L. Ng                     | Quality Manager                                       |
| Appleone Calibration Laboratory Ltd. | Rm1309, 13/F, No.77 Wing Hong S | t, KIn, HKSAR Tel: +852 2370 4437 Fax: +852 2114 0393 |



0025248

| Customer :   |            | Object 1 :             | ST-120 sound calibrator |
|--|------------|------------------------|-------------------------|
| Cinotech Consultants Limited                       |            | Serial No. /Ref. No. : | 181001637               |
| RM 1710, Technology Park,                          |            | Object 2 :             |                         |
| 18 On Lai Street, Shatin, N.T.                     |            | Serial No. /Ref. No. : |                         |
| Hong Kong  |            |                        |                         |
|  |            |                        |                         |
| Customer Code : SVEC09005                          |            | Manufacturer : Sou     | ndtek                   |
| Date of calibration:                               | 05/11/2020 | Certificate No .:      | 0025248                 |
| Date of the recommended re-calibration: 05/11/2021 |            | Handle by:             | E0002                   |

# Measuring results

|   | Reference value | Indication value | Deviation | Allowed deviation | Object |
|---|-----------------|------------------|-----------|-------------------|--------|
| Γ | 94.0dB          | 93.8dB           | -0.2dB    | +/- 0.3dB         | 1      |
|   | 114.0dB         | 113.6dB          | -0.4dB    | +/- 0.5dB         | 1      |

#### Measuring equipment

| index | Calibrator / Master                 | Traceability |
|-------|-------------------------------------|--------------|
| 1     | Master Sound Meter, SVAN949,sn:8571 | IEC61672     |
| 2     | Sound Calibrator, SV30A sn:32580    | IEC60942     |

#### Ambient conditions

Temperature (20...26)°C

Humidity (20...60)%RH

### Measuring procedure

Calibrated by Type 1 Sound Level Meter and 1kHz Sound Source .

## Uncertainty

+/- 0.2 dB for probability not less than 95%.

### Conformity

1. The resulted values were those obtained at the time of test and applies only to the item calibrated.

2. The measurement uncertainty was calculated according to the regulations of GUM with the coverage factor k=2 and contains

the uncertainty of the measuring procedure and the uncertainty of the measuring system.

3. The equipment being used in this calibration are regularly calibrated by laboratory according to ISO/IEC17025.

4.HKAS has accredited this laboratory (HOKLAS 267) for specific calibration activities as listed in the HOKLAS directory of accredited laboratories. 5.The calibrations certificate may not be reproduced.

 Measured value(s) within
 the allowable deviation.

 Performed by
 Approved by

 Calibration Technician
 Mr. K.L. Ng

 Appleone Calibration Laboratory Ltd.
 Rm1309, 13/F, No.77 Wing Hong St, Kln, HKSAR



0024993

| Customer :                              |            | Object 1 : BSWA 308 SLM                |  |
|---|------------|--|--|
| Cinotech Consultants Limited            |            | Serial No. /Ref. No. : 570183 / 550233 |  |
| RM 1710, Technology Park,               |            | Object 2 :                             |  |
| 18 On Lai Street, Shatin, N.T.          |            | Serial No. /Ref. No. :                 |  |
| Hong Kong                               |            |  |  |
|   |            |  |  |
| Customer Code : SVEC09005               |            | Manufacturer : BSWAtech                |  |
| Date of calibration:                    | 07/10/2020 | Certificate No.: 0024993               |  |
| Date of the recommended re-calibration: | 07/10/2021 | Handle by: E0002                       |  |

# Measuring results

| Reference value | Indication value | Deviation | Allowed deviation | Object |
|-----------------|------------------|-----------|-------------------|--------|
| 94.0dB          | 93.4dB           | -0.6dB    | +/- 1.5dB         | 1      |
| 114.0dB         | 113.2dB          | -0.8dB    | +/- 1.5dB         | 1      |

### Measuring equipment

| index | Calibrator / Master                 | Traceability |  |
|-------|-------------------------------------|--------------|--|
| 1     | Master Sound Meter, SVAN949,sn:8571 | IEC61672     |  |
| 2     | Sound Calibrator, SV30A sn:32580    | IEC60942     |  |

### Ambient conditions

Temperature (20...26)°C

Humidity (20...60)%RH

#### Measuring procedure

Calibrated by Type 1 Sound Calibrator with Master Sound Level Meter under 1kHz Frequency.

### **Uncertainty**

+/- 0.2 dB for probability not less than 95%.

Appleone Calibration Laboratory Ltd.

#### **Conformity**

1. The resulted values were those obtained at the time of test and applies only to the item calibrated.

2. The measurement uncertainty was calculated according to the regulations of GUM with the coverage factor k=2 and contains

the uncertainty of the measuring procedure and the uncertainty of the measuring system.

3. The equipment being used in this calibration are regularly calibrated by laboratory according to ISO/IEC17025.

4.HKAS has accredited this laboratory (HOKLAS 267) for specific calibration activities as listed in the HOKLAS directory of accredited laboratories. 5 The calibrations certificate may not be reproduced

5. The calibrations certificate may not be reproduced.

Measured value(s) within the allowable deviation.

Performed by
Calibration Technician Mr. K.L. Ng

Rm1309, 13/F, No.77 Wing Hong St, Kln, HKSAR Tel: +852 2370 4437 Fax: +852 2114 0393



0024995

| Customer :   |            | Object 1 : BSWA 308 SLM                |  |
|--|------------|--|--|
| Cinotech Consultants Limited                       |            | Serial No. /Ref. No. : 570187 / 550841 |  |
| RM 1710, Technology Park,                          |            | Object 2 :                             |  |
| 18 On Lai Street, Shatin, N.T.                     |            | Serial No. /Ref. No.                   |  |
| Hong Kong  |            |  |  |
|  |            |  |  |
| Customer Code : SVEC09005                          |            | Manufacturer : BSWAtech                |  |
| Date of calibration:                               | 07/10/2020 | Certificate No.: 0024995               |  |
| Date of the recommended re-calibration: 07/10/2021 |            | Handle by: E0002                       |  |

# Measuring results

|   | Reference value | Indication value | Deviation | Allowed deviation | Object |
|---|-----------------|------------------|-----------|-------------------|--------|
| Γ | 94.0dB          | 93.1dB           | -0.9dB    | +/- 1.5dB         | 1      |
| ſ | 114.0dB         | 113.1dB          | -0.9dB    | +/- 1.5dB         | 1      |

# Measuring equipment

| index | Calibrator / Master                 | Traceability |
|-------|-------------------------------------|--------------|
| 1     | Master Sound Meter, SVAN949,sn:8571 | IEC61672     |
| 2     | Sound Calibrator, SV30A sn:32580    | IEC60942     |

# **Ambient conditions**

Temperature (20...26)°C

Humidity (20...60)%RH

# Measuring procedure

Calibrated by Type 1 Sound Calibrator with Master Sound Level Meter under 1kHz Frequency.

#### Uncertainty

+/- 0.2 dB for probability not less than 95%.

### Conformity

1. The resulted values were those obtained at the time of test and applies only to the item calibrated.

2. The measurement uncertainty was calculated according to the regulations of GUM with the coverage factor k=2 and contains

the uncertainty of the measuring procedure and the uncertainty of the measuring system.

3. The equipment being used in this calibration are regularly calibrated by laboratory according to ISO/IEC17025.

4.HKAS has accredited this laboratory (HOKLAS 267) for specific calibration activities as listed in the HOKLAS directory of accredited laboratories. 5. The calibrations certificate may not be reproduced.

Measured value(s)

**Calibration Technician** 

the allowable deviation.

Performed by

Approved by

Mr. K.S. Ng

Quality Manager

Appleone Calibration Laboratory Ltd. Rm1309, 13/F, No.77 Wing Hong St, KIn, HKSAR

Mr. K.L. Ng

Tel: +852 2370 4437 Fax: +852 2114 0393



0024996

| Customer :                              |            | Object 1 : BSWA 308 SLM                |  |
|---|------------|--|--|
| Cinotech Consultants Limited            |            | Serial No. /Ref. No. : 570188 / 550850 |  |
| RM 1710, Technology Park,               |            | Object 2 :                             |  |
| 18 On Lai Street, Shatin, N.T.          |            | Serial No. /Ref. No. :                 |  |
| Hong Kong                               |            |  |  |
|   |            |  |  |
| Customer Code : SVEC09005               |            | Manufacturer : BSWAtech                |  |
| Date of calibration:                    | 07/10/2020 | Certificate No.: 0024996               |  |
| Date of the recommended re-calibration: | 07/10/2021 | Handle by: E0002                       |  |

## Measuring results

| Reference value | Indication value | Deviation | Allowed deviation | Object |
|-----------------|------------------|-----------|-------------------|--------|
| 94.0dB          | 92.9dB           | -1.1dB    | +/- 1.5dB         | 1      |
| 114.0dB         | 112.8dB          | -1.2dB    | +/- 1.5dB         | 1      |

### Measuring equipment

| index | Calibrator / Master                  | Traceability |
|-------|--------------------------------------|--------------|
| 1     | Master Sound Meter, SVAN949, sn:8571 | IEC61672     |
| 2     | Sound Calibrator, SV30A sn:32580     | IEC60942     |

## **Ambient conditions**

Temperature (20...26)°C

Humidity (20...60)%RH

#### Measuring procedure

Calibrated by Type 1 Sound Calibrator with Master Sound Level Meter under 1kHz Frequency.

# Uncertainty

+/- 0.2 dB for probability not less than 95%.

### **Conformity**

1. The resulted values were those obtained at the time of test and applies only to the item calibrated.

2. The measurement uncertainty was calculated according to the regulations of GUM with the coverage factor k=2 and contains

the uncertainty of the measuring procedure and the uncertainty of the measuring system.

3. The equipment being used in this calibration are regularly calibrated by laboratory according to ISO/IEC17025.

4.HKAS has accredited this laboratory (HOKLAS 267) for specific calibration activities as listed in the HOKLAS directory of accredited laboratories.

| 5. The calibrations certificate may not be reproduced. |                                  |   |  |  |  |  |
|--|----------------------------------|---|--|--|--|--|
| Measured value(s) within                               | the allowable deviation.         |   |  |  |  |  |
| Performed by   |                                  | Approved by   |  |  |  |  |
| le/5   |                                  | Mr. K.S. Ng   |  |  |  |  |
| Calibration Technician                                 | Mr. K.L. Ng                      | Quality Manager                                       |  |  |  |  |
| Appleone Calibration Laboratory Ltd.                   | Rm1309, 13/F, No.77 Wing Hong St | i, Kin, HKSAR Tel: +852 2370 4437 Fax: +852 2114 0393 |  |  |  |  |

APPENDIX C WEATHER INFORMATION

| December 2020 |                     |                 |                               |                     |  |  |
|---------------|---------------------|-----------------|-------------------------------|---------------------|--|--|
| Day           | Mean Pressure (hPa) | Air Temperature | Mean Relative<br>Humidity (%) | Total Rainfall (mm) |  |  |
|               |                     | Mean (deg. C)   |                               |                     |  |  |
| 1             | 1022.3              | 19.7            | 66                            | 0                   |  |  |
| 2             | 1020.5              | 19.9            | 65                            | 0                   |  |  |
| 3             | 1021                | 17.4            | 64                            | 0                   |  |  |
| 4             | 1021.4              | 15.9            | 63                            | 0                   |  |  |
| 5             | 1021.5              | 16.8            | 63                            | 0                   |  |  |
| 6             | 1020.4              | 18.2            | 69                            | 0                   |  |  |
| 7             | 1020.4              | 20.7            | 63                            | 0                   |  |  |
| 8             | 1019.7              | 19.9            | 64                            | 0                   |  |  |
| 9             | 1017.7              | 19.8            | 71                            | Trace               |  |  |
| 10            | 1016.8              | 20.9            | 78                            | 0.3                 |  |  |
| 11            | 1015.9              | 21.6            | 82                            | Trace               |  |  |
| 12            | 1015.3              | 20.9            | 84                            | Trace               |  |  |
| 13            | 1014.7              | 20.9            | 78                            | 0                   |  |  |
| 14            | 1018.1              | 19.5            | 80                            | Trace               |  |  |
| 15            | 1022.2              | 15.4            | 72                            | Trace               |  |  |
| 16            | 1023.5              | 14.8            | 71                            | 0                   |  |  |
| 17            | 1022.1              | 14.9            | 71                            | 0                   |  |  |
| 18            | 1021.6              | 16.4            | 68                            | 0                   |  |  |
| 19            | 1023.4              | 15              | 63                            | 0                   |  |  |
| 20            | 1024.1              | 14.9            | 59                            | 0                   |  |  |
| 21            | 1022.1              | 16.5            | 58                            | 0                   |  |  |
| 22            | 1019.6              | 17.4            | 66                            | 0                   |  |  |
| 23            | 1016.9              | 18.4            | 83                            | 1.2                 |  |  |
| 24            | 1016.3              | 20              | 76                            | 0                   |  |  |
| 25            | 1018.7              | 18.9            | 77                            | 0                   |  |  |
| 26            | 1018.1              | 18.7            | 79                            | 0                   |  |  |
| 27            | 1015.8              | 20.4            | 71                            | 0                   |  |  |
| 28            | 1014.8              | 20.6            | 69                            | 0                   |  |  |
| 29            | 1014.8              | 21              | 75                            | 0                   |  |  |
| 30            | 1022.8              | 15.1            | 50                            | 0                   |  |  |
| 31            | 1027                | 10.9            | 37                            | 0                   |  |  |

# December 2020

| December 2020          |                                     |                   |           |  |  |  |
|------------------------|-------------------------------------|-------------------|-----------|--|--|--|
| Т                      | Table II: Wind Speed and Directions |                   |           |  |  |  |
| Date                   | Time                                | Wind Speed m/s    | Direction |  |  |  |
| 01-Dec-20              | 1:00                                | 0.4               | ESE       |  |  |  |
| 01-Dec-20<br>01-Dec-20 | 2:00                                | 0.4               | NNW       |  |  |  |
| 01-Dec-20<br>01-Dec-20 | 3:00                                | 0.4               | ESE       |  |  |  |
| 01-Dec-20              | 4:00                                | 0.4               | SE        |  |  |  |
| 01-Dec-20              | 5:00                                | 0.4               | SE        |  |  |  |
| 01-Dec-20              | 6:00                                | 0.4               | SE        |  |  |  |
| 01-Dec-20              | 7:00                                | 0.4               | SE        |  |  |  |
| 01-Dec-20              | 8:00                                | 0.4               | ESE       |  |  |  |
| 01-Dec-20              | 9:00                                | 0.4               | SE        |  |  |  |
| 01-Dec-20              | 10:00                               | 0.4               | NW        |  |  |  |
| 01-Dec-20              | 11:00                               | 0.4               | NW        |  |  |  |
| 01-Dec-20              | 12:00                               | 1.3               | NNW       |  |  |  |
| 01-Dec-20              | 13:00                               | 1.3               | NNW       |  |  |  |
| 01-Dec-20              | 14:00                               | 1.3               | NNW       |  |  |  |
| 01-Dec-20              | 15:00                               | 1.8               | NNW       |  |  |  |
| 01-Dec-20              | 16:00                               | 0.9               | NNE       |  |  |  |
| 01-Dec-20              | 17:00                               | 0.9               | NNE       |  |  |  |
| 01-Dec-20              | 18:00                               | 0.4               | ENE       |  |  |  |
| 01-Dec-20              | 19:00                               | 1.3               | SE        |  |  |  |
| 01-Dec-20              | 20:00                               | 0.4               | NE        |  |  |  |
| 01-Dec-20              | 21:00                               | 0.4               | NE        |  |  |  |
| 01-Dec-20              | 22:00                               | 0.4               | SE        |  |  |  |
| 01-Dec-20              | 23:00                               | 1.3               | SE        |  |  |  |
| 02-Dec-20              | 0:00                                | 0.9               | N         |  |  |  |
| 02-Dec-20              | 1:00                                | 1.3               | Е         |  |  |  |
| 02-Dec-20              | 2:00                                | 1.3               | ESE       |  |  |  |
| 02-Dec-20              | 3:00                                | 1.3               | E         |  |  |  |
| 02-Dec-20              | 4:00                                | 1.3               | E         |  |  |  |
| 02-Dec-20              | 5:00                                | 1.8               | E         |  |  |  |
| 02-Dec-20              | 6:00                                | 1.3               | E         |  |  |  |
| 02-Dec-20              | 7:00                                | 1.3               | E         |  |  |  |
| 02-Dec-20              | 8:00<br>9:00                        | <u>1.8</u><br>1.8 | ESE<br>E  |  |  |  |
| 02-Dec-20              | 9:00                                | 2.2               | E         |  |  |  |
| 02-Dec-20<br>02-Dec-20 | 11:00                               | 1.3               | SE        |  |  |  |
| 02-Dec-20<br>02-Dec-20 | 12:00                               | 3.1               | SE        |  |  |  |
| 02-Dec-20<br>02-Dec-20 | 12:00                               | 3.1               | E         |  |  |  |
| 02-Dec-20              | 14:00                               | 3.6               | ESE       |  |  |  |
| 02-Dec-20              | 15:00                               | 2.2               | E         |  |  |  |
| 02-Dec-20              | 16:00                               | 1.8               | E         |  |  |  |
| 02-Dec-20              | 17:00                               | 1.8               | ESE       |  |  |  |
| 02-Dec-20              | 18:00                               | 1.8               | ESE       |  |  |  |
| 02-Dec-20              | 19:00                               | 1.8               | E         |  |  |  |
| 02-Dec-20              | 20:00                               | 1.8               | ESE       |  |  |  |
| 02-Dec-20              | 21:00                               | 1.8               | E         |  |  |  |
| 02-Dec-20              | 22:00                               | 2.2               | Е         |  |  |  |
| 02-Dec-20              | 23:00                               | 1.8               | Е         |  |  |  |
| 03-Dec-20              | 0:00                                | 2.2               | Е         |  |  |  |

| December 2020 |              |                      |           |  |
|---------------|--------------|----------------------|-----------|--|
| Table         | e II: Wind S | speed and Directions | 5         |  |
| Date          | Time         | Wind Speed m/s       | Direction |  |
| 03-Dec-20     | 1:00         | 2.2                  | E         |  |
| 03-Dec-20     | 2:00         | 1.8                  | ESE       |  |
| 03-Dec-20     | 3:00         | 0.9                  | E         |  |
| 03-Dec-20     | 4:00         | 0.9                  | Ē         |  |
| 03-Dec-20     | 5:00         | 0.9                  | ENE       |  |
| 03-Dec-20     | 6:00         | 1.3                  | E         |  |
| 03-Dec-20     | 7:00         | 1.8                  | Ē         |  |
| 03-Dec-20     | 8:00         | 1.3                  | Е         |  |
| 03-Dec-20     | 9:00         | 1.3                  | ESE       |  |
| 03-Dec-20     | 10:00        | 1.8                  | ESE       |  |
| 03-Dec-20     | 11:00        | 1.3                  | ESE       |  |
| 03-Dec-20     | 12:00        | 1.8                  | ESE       |  |
| 03-Dec-20     | 13:00        | 1.3                  | ESE       |  |
| 03-Dec-20     | 14:00        | 0.9                  | ESE       |  |
| 03-Dec-20     | 15:00        | 1.3                  | ESE       |  |
| 03-Dec-20     | 16:00        | 1.3                  | ESE       |  |
| 03-Dec-20     | 17:00        | 2.2                  | ESE       |  |
| 03-Dec-20     | 18:00        | 1.8                  | ESE       |  |
| 03-Dec-20     | 19:00        | 0.4                  | WNW       |  |
| 03-Dec-20     | 20:00        | 0.9                  | SE        |  |
| 03-Dec-20     | 21:00        | 1.3                  | ESE       |  |
| 03-Dec-20     | 22:00        | 1.3                  | ESE       |  |
| 03-Dec-20     | 23:00        | 1.3                  | SE        |  |
| 04-Dec-20     | 0:00         | 0.9                  | SE        |  |
| 04-Dec-20     | 1:00         | 0.9                  | SE        |  |
| 04-Dec-20     | 2:00         | 0.9                  | Е         |  |
| 04-Dec-20     | 3:00         | 0.9                  | ESE       |  |
| 04-Dec-20     | 4:00         | 0.9                  | ESE       |  |
| 04-Dec-20     | 5:00         | 1.8                  | E         |  |
| 04-Dec-20     | 6:00         | 1.3                  | ESE       |  |
| 04-Dec-20     | 7:00         | 1.3                  | E         |  |
| 04-Dec-20     | 8:00         | 1.3                  | E         |  |
| 04-Dec-20     | 9:00         | 1.3                  | NNW       |  |
| 04-Dec-20     | 10:00        | 1.3                  | E         |  |
| 04-Dec-20     | 11:00        | 1.8                  | E         |  |
| 04-Dec-20     | 12:00        | 1.8                  | SE        |  |
| 04-Dec-20     | 13:00        | 2.7                  | ESE       |  |
| 04-Dec-20     | 14:00        | 1.8                  | ESE       |  |
| 04-Dec-20     | 15:00        | 1.8                  | ESE       |  |
| 04-Dec-20     | 16:00        | 1.8                  | ESE       |  |
| 04-Dec-20     | 17:00        | 1.8                  | ESE       |  |
| 04-Dec-20     | 18:00        | 1.8                  | ESE       |  |
| 04-Dec-20     | 19:00        | 1.3                  | SE        |  |
| 04-Dec-20     | 20:00        | 1.3                  | ESE       |  |
| 04-Dec-20     | 21:00        | 1.3                  | ESE       |  |
| 04-Dec-20     | 22:00        | 1.3                  | E         |  |
| 04-Dec-20     | 23:00        | 1.8                  | E         |  |
| 05-Dec-20     | 0:00         | 1.8                  | E         |  |

| Table II: Wind Speed and Directions |       |                |            |  |
|-------------------------------------|-------|----------------|------------|--|
| Date                                | Time  | Wind Speed m/s | Direction  |  |
| 05-Dec-20                           | 1:00  | 1.3            | ESE        |  |
| 05-Dec-20                           | 2:00  | 0.9            | E          |  |
| 05-Dec-20                           | 3:00  | 1.3            | ESE        |  |
| 05-Dec-20                           | 4:00  | 1.3            | SE         |  |
| 05-Dec-20                           | 5:00  | 0.9            | ESE        |  |
| 05-Dec-20                           | 6:00  | 1.3            | SE         |  |
| 05-Dec-20                           | 7:00  | 0.9            | Е          |  |
| 05-Dec-20                           | 8:00  | 1.3            | ESE        |  |
| 05-Dec-20                           | 9:00  | 0.9            | SE         |  |
| 05-Dec-20                           | 10:00 | 1.3            | E          |  |
| 05-Dec-20                           | 11:00 | 0.9            | E          |  |
| 05-Dec-20                           | 12:00 | 0.9            | NNW        |  |
| 05-Dec-20                           | 13:00 | 0.9            | WNW        |  |
| 05-Dec-20                           | 14:00 | 0.4            | WNW        |  |
| 05-Dec-20                           | 15:00 | 0.9            | E          |  |
| 05-Dec-20                           | 16:00 | 0.9            | N          |  |
| 05-Dec-20                           | 17:00 | 0.4            | W          |  |
| 05-Dec-20                           | 18:00 | 0.4            | WNW        |  |
| 05-Dec-20                           | 19:00 | 0.4            | WNW        |  |
| 05-Dec-20                           | 20:00 | 0.9            | WNW        |  |
| 05-Dec-20                           | 21:00 | 0.9            | N          |  |
| 05-Dec-20                           | 22:00 | 1.3            | Е          |  |
| 05-Dec-20                           | 23:00 | 1.8            | ESE        |  |
| 06-Dec-20                           | 0:00  | 1.8            | E          |  |
| 06-Dec-20                           | 1:00  | 1.3            | ESE        |  |
| 06-Dec-20                           | 2:00  | 1.8            | E          |  |
| 06-Dec-20                           | 3:00  | 3.1            | ESE        |  |
| 06-Dec-20                           | 4:00  | 3.6            | E          |  |
| 06-Dec-20                           | 5:00  | 2.2            | ESE        |  |
| 06-Dec-20                           | 6:00  | 3.1            | E          |  |
| 06-Dec-20                           | 7:00  | 2.2            | Е          |  |
| 06-Dec-20                           | 8:00  | 1.8            | ESE        |  |
| 06-Dec-20                           | 9:00  | 2.2            | E          |  |
| 06-Dec-20                           | 10:00 | 2.7            | ESE        |  |
| 06-Dec-20                           | 11:00 | 1.8            | E          |  |
| 06-Dec-20                           | 12:00 | 1.8            | E          |  |
| 06-Dec-20                           | 13:00 | 2.2            | ESE        |  |
| 06-Dec-20                           | 14:00 | 1.8            | ESE        |  |
| 06-Dec-20                           | 15:00 | 1.3            | ESE        |  |
| 06-Dec-20                           | 16:00 | 0.9            | ESE        |  |
| 06-Dec-20                           | 17:00 | 0.9            | ESE        |  |
| 06-Dec-20                           | 18:00 | 1.3            | ESE        |  |
| 06-Dec-20                           | 19:00 | 0.9            | SE         |  |
| 06-Dec-20                           | 20:00 | 0.9            | NNW        |  |
| 06-Dec-20                           | 21:00 | 0.9            | NNW        |  |
| 06-Dec-20                           | 22:00 | 0.4            | WNW        |  |
| 06-Dec-20                           | 23:00 | 0.4            | WNW<br>NNW |  |
| 07-Dec-20                           | 0:00  | 0.4            | NNW        |  |

| Table II: Wind Speed and Directions |       |                |           |  |
|-------------------------------------|-------|----------------|-----------|--|
| Date                                | Time  | Wind Speed m/s | Direction |  |
| 07-Dec-20                           | 1:00  | 0.4            | ESE       |  |
| 07-Dec-20                           | 2:00  | 0.9            | ESE       |  |
| 07-Dec-20                           | 3:00  | 0.4            | ESE       |  |
| 07-Dec-20                           | 4:00  | 0.9            | ESE       |  |
| 07-Dec-20                           | 5:00  | 0.9            | SE        |  |
| 07-Dec-20                           | 6:00  | 0.9            | ESE       |  |
| 07-Dec-20                           | 7:00  | 1.3            | ESE       |  |
| 07-Dec-20                           | 8:00  | 0.9            | SE        |  |
| 07-Dec-20                           | 9:00  | 0.9            | ESE       |  |
| 07-Dec-20                           | 10:00 | 1.3            | ESE       |  |
| 07-Dec-20                           | 11:00 | 1.8            | Е         |  |
| 07-Dec-20                           | 12:00 | 1.8            | ESE       |  |
| 07-Dec-20                           | 13:00 | 1.3            | Е         |  |
| 07-Dec-20                           | 14:00 | 1.3            | WNW       |  |
| 07-Dec-20                           | 15:00 | 0.9            | NW        |  |
| 07-Dec-20                           | 16:00 | 0.9            | SE        |  |
| 07-Dec-20                           | 17:00 | 0.9            | WNW       |  |
| 07-Dec-20                           | 18:00 | 0.9            | W         |  |
| 07-Dec-20                           | 19:00 | 0.9            | WNW       |  |
| 07-Dec-20                           | 20:00 | 0.9            | NNW       |  |
| 07-Dec-20                           | 21:00 | 0.4            | WNW       |  |
| 07-Dec-20                           | 22:00 | 0.4            | NW        |  |
| 07-Dec-20                           | 23:00 | 0.4            | WNW       |  |
| 08-Dec-20                           | 0:00  | 0              | SE        |  |
| 08-Dec-20                           | 1:00  | 0.4            | WNW       |  |
| 08-Dec-20                           | 2:00  | 0.9            | WNW       |  |
| 08-Dec-20                           | 3:00  | 0.9            | NW        |  |
| 08-Dec-20                           | 4:00  | 0.9            | W         |  |
| 08-Dec-20                           | 5:00  | 0.4            | WNW       |  |
| 08-Dec-20                           | 6:00  | 0.9            | WNW       |  |
| 08-Dec-20                           | 7:00  | 0.9            | WNW       |  |
| 08-Dec-20                           | 8:00  | 0.4            | WNW       |  |
| 08-Dec-20                           | 9:00  | 0.4            | WNW       |  |
| 08-Dec-20                           | 10:00 | 0.4            | W         |  |
| 08-Dec-20                           | 11:00 | 0.9            | W         |  |
| 08-Dec-20                           | 12:00 | 1.3            | NNW       |  |
| 08-Dec-20                           | 13:00 | 0.9            | NNW       |  |
| 08-Dec-20                           | 14:00 | 1.8            | NNW       |  |
| 08-Dec-20                           | 15:00 | 3.1            | NNW       |  |
| 08-Dec-20                           | 16:00 | 3.1            | NNW       |  |
| 08-Dec-20                           | 17:00 | 1.8            | NNW       |  |
| 08-Dec-20                           | 18:00 | 1.3            | WNW       |  |
| 08-Dec-20                           | 19:00 | 1.3            | NNW       |  |
| 08-Dec-20                           | 20:00 | 0.9            | NNW       |  |
| 08-Dec-20                           | 21:00 | 0.9            | W         |  |
| 08-Dec-20                           | 22:00 | 0.4            | WNW       |  |
| 08-Dec-20                           | 23:00 | 0.4            | WNW       |  |
| 09-Dec-20                           | 0:00  | 0.4            | NW        |  |

| Table II: Wind Speed and Directions |       |                |           |  |
|-------------------------------------|-------|----------------|-----------|--|
| Date                                | Time  | Wind Speed m/s | Direction |  |
| 09-Dec-20                           | 1:00  | 0.4            | W         |  |
| 09-Dec-20                           | 2:00  | 0              | SE        |  |
| 09-Dec-20                           | 3:00  | 0.4            | SSE       |  |
| 09-Dec-20                           | 4:00  | 0.4            | SSE       |  |
| 09-Dec-20                           | 5:00  | 0              | SSE       |  |
| 09-Dec-20                           | 6:00  | 0.4            | SE        |  |
| 09-Dec-20                           | 7:00  | 0.9            | ESE       |  |
| 09-Dec-20                           | 8:00  | 0.4            | E         |  |
| 09-Dec-20                           | 9:00  | 0.9            | ESE       |  |
| 09-Dec-20                           | 10:00 | 1.8            | ESE       |  |
| 09-Dec-20                           | 11:00 | 2.2            | Е         |  |
| 09-Dec-20                           | 12:00 | 1.8            | ESE       |  |
| 09-Dec-20                           | 13:00 | 1.8            | SE        |  |
| 09-Dec-20                           | 14:00 | 1.8            | Е         |  |
| 09-Dec-20                           | 15:00 | 1.3            | ESE       |  |
| 10-Dec-20                           | 16:00 | 1.3            | SSE       |  |
| 10-Dec-20                           | 17:00 | 0.9            | SE        |  |
| 10-Dec-20                           | 18:00 | 0.9            | ESE       |  |
| 10-Dec-20                           | 19:00 | 0.4            | WNW       |  |
| 10-Dec-20                           | 20:00 | 0.9            | ESE       |  |
| 10-Dec-20                           | 21:00 | 1.3            | ESE       |  |
| 10-Dec-20                           | 22:00 | 1.3            | ESE       |  |
| 10-Dec-20                           | 23:00 | 1.8            | E         |  |
| 11-Dec-20                           | 0:00  | 1.3            | ESE       |  |
| 11-Dec-20                           | 1:00  | 1.8            | ESE       |  |
| 11-Dec-20                           | 2:00  | 1.8            | ESE       |  |
| 11-Dec-20                           | 3:00  | 1.8            | ESE       |  |
| 11-Dec-20                           | 4:00  | 2.2            | ESE       |  |
| 11-Dec-20                           | 5:00  | 1.8            | ESE       |  |
| 11-Dec-20                           | 6:00  | 1.8            | E         |  |
| 11-Dec-20                           | 7:00  | 1.3            | E         |  |
| 11-Dec-20                           | 8:00  | 1.8            | ESE       |  |
| 11-Dec-20                           | 9:00  | 1.8            | SE        |  |
| 11-Dec-20                           | 10:00 | 1.8            | SE        |  |
| 11-Dec-20                           | 11:00 | 1.8            | ESE       |  |
| 11-Dec-20                           | 12:00 | 1.8            | ESE       |  |
| 11-Dec-20                           | 13:00 | 1.8            | NW        |  |
| 11-Dec-20                           | 14:00 | 3.6            | NW        |  |
| 11-Dec-20                           | 15:00 | 4              | NW        |  |
| 11-Dec-20                           | 16:00 | 4.5            | NW        |  |
| 11-Dec-20                           | 17:00 | 3.1            | NW        |  |
| 11-Dec-20                           | 18:00 | 4              | NW        |  |
| 11-Dec-20                           | 19:00 | 1.8            | NW        |  |
| 11-Dec-20                           | 20:00 | 0.9            | NW        |  |
| 11-Dec-20                           | 21:00 | 0.9            | W         |  |
| 11-Dec-20                           | 22:00 | 0.4            | N         |  |
| 11-Dec-20                           | 23:00 | 0.4            | NW        |  |
| 11-Dec-20                           | 0:00  | 0.4            | WNW       |  |

| Table II: Wind Speed and Directions |                |                |           |  |
|-------------------------------------|----------------|----------------|-----------|--|
| Date                                | Time           | Wind Speed m/s | Direction |  |
| 12-Dec-20                           | 1:00           | 0.9            | W         |  |
| 12-Dec-20                           | 2:00           | 0.9            | W         |  |
| 12-Dec-20                           | 3:00           | 0.9            | W         |  |
| 12-Dec-20                           | 4:00           | 1.3            | W         |  |
| 12-Dec-20                           | 5:00           | 0.9            | W         |  |
| 12-Dec-20                           | 6:00           | 0.9            | W         |  |
| 12-Dec-20                           | 7:00           | 0.9            | W         |  |
| 12-Dec-20                           | 8:00           | 1.8            | W         |  |
| 12-Dec-20                           | 9:00           | 0.9            | W         |  |
| 12-Dec-20                           | 10:00          | 0.9            | NNW       |  |
| 12-Dec-20                           | 11:00          | 1.3            | ENE       |  |
| 12-Dec-20                           | 12:00          | 1.8            | NW        |  |
| 12-Dec-20                           | 13:00          | 1.3            | W         |  |
| 12-Dec-20                           | 14:00          | 1.8            | W         |  |
| 12-Dec-20                           | 15:00          | 1.3            | W         |  |
| 12-Dec-20                           | 16:00          | 0.9            | NNW       |  |
| 12-Dec-20                           | 17:00          | 1.3            | NW        |  |
| 12-Dec-20                           | 18:00          | 0.9            | W         |  |
| 12-Dec-20                           | 19:00          | 0.9            | NW        |  |
| 12-Dec-20                           | 20:00          | 1.3            | NW        |  |
| 12-Dec-20                           | 21:00          | 1.3            | W         |  |
| 12-Dec-20                           | 22:00          | 0.9            | NW        |  |
| 12-Dec-20                           | 23:00          | 1.3            | WNW       |  |
| 12-Dec-20                           | 0:00           | 1.8            | NW        |  |
| 13-Dec-20                           | 1:00           | 1.8            | WNW       |  |
| 13-Dec-20                           | 2:00           | 1.8            | NW        |  |
| 13-Dec-20                           | 3:00           | 1.8            | NW        |  |
| 13-Dec-20                           | 4:00           | 1.3            | W         |  |
| 13-Dec-20                           | 5:00           | 0.9            | W         |  |
| 13-Dec-20                           | 6:00           | 0.9            | WNW       |  |
| 13-Dec-20                           | 7:00           | 0.9            | ENE       |  |
| 13-Dec-20                           | 8:00           | 0.4            | NW        |  |
| 13-Dec-20                           | 9:00           | 0.9            | W         |  |
| 13-Dec-20                           | 10:00          | 1.3            | W<br>W    |  |
| 13-Dec-20                           | 11:00          | 1.3<br>1.3     | W         |  |
| 13-Dec-20                           | 12:00          |                | W         |  |
| 13-Dec-20                           | 13:00<br>14:00 | 1.8<br>1.3     | WNW       |  |
| 13-Dec-20                           |                |                | NW        |  |
| 13-Dec-20<br>13-Dec-20              | 15:00<br>16:00 | 1.8            | NW        |  |
| 13-Dec-20<br>13-Dec-20              | 17:00          | 3.6            | NW        |  |
| 13-Dec-20                           | 17.00          | 3.6            | NW        |  |
| 13-Dec-20                           | 19:00          | 1.3            | NW        |  |
| 13-Dec-20                           | 20:00          | 1.3            | NW        |  |
| 13-Dec-20                           | 20.00          | 0.9            | NW        |  |
| 13-Dec-20                           | 22:00          | 0.9            | WNW       |  |
| 13-Dec-20                           | 23:00          | 0.4            | WNW       |  |
| 13-Dec-20                           | 0:00           | 0.4            | WINW      |  |
| 15 D00-20                           | 0.00           | <b>U.T</b>     | 11        |  |

| Table II: Wind Speed and Directions |                                    |     |     |  |  |  |  |
|-------------------------------------|------------------------------------|-----|-----|--|--|--|--|
| Date                                | Date Time Wind Speed m/s Direction |     |     |  |  |  |  |
| 14-Dec-20                           | 1:00                               | 0.4 | WNW |  |  |  |  |
| 14-Dec-20                           | 2:00                               | 1.3 | NW  |  |  |  |  |
| 14-Dec-20                           | 3:00                               | 1.8 | NW  |  |  |  |  |
| 14-Dec-20                           | 4:00                               | 1.3 | NW  |  |  |  |  |
| 14-Dec-20                           | 5:00                               | 1.3 | NW  |  |  |  |  |
| 14-Dec-20                           | 6:00                               | 1.8 | NW  |  |  |  |  |
| 14-Dec-20                           | 7:00                               | 1.3 | NW  |  |  |  |  |
| 14-Dec-20                           | 8:00                               | 0.9 | NW  |  |  |  |  |
| 14-Dec-20                           | 9:00                               | 0.9 | NW  |  |  |  |  |
| 14-Dec-20                           | 10:00                              | 1.8 | NW  |  |  |  |  |
| 14-Dec-20                           | 11:00                              | 1.3 | NW  |  |  |  |  |
| 14-Dec-20                           | 12:00                              | 1.8 | NW  |  |  |  |  |
| 14-Dec-20                           | 13:00                              | 1.3 | W   |  |  |  |  |
| 14-Dec-20                           | 14:00                              | 1.8 | W   |  |  |  |  |
| 14-Dec-20                           | 15:00                              | 1.3 | W   |  |  |  |  |
| 14-Dec-20                           | 16:00                              | 1.8 | NW  |  |  |  |  |
| 14-Dec-20                           | 17:00                              | 4   | NW  |  |  |  |  |
| 14-Dec-20                           | 18:00                              | 3.6 | NW  |  |  |  |  |
| 14-Dec-20                           | 19:00                              | 3.6 | NW  |  |  |  |  |
| 14-Dec-20                           | 20:00                              | 1.3 | NW  |  |  |  |  |
| 14-Dec-20                           | 21:00                              | 1.3 | NW  |  |  |  |  |
| 14-Dec-20                           | 22:00                              | 1.3 | NW  |  |  |  |  |
| 14-Dec-20                           | 23:00                              | 0.9 | W   |  |  |  |  |
| 14-Dec-20                           | 0:00                               | 1.3 | W   |  |  |  |  |
| 15-Dec-20                           | 1:00                               | 1.8 | W   |  |  |  |  |
| 15-Dec-20                           | 2:00                               | 1.3 | W   |  |  |  |  |
| 15-Dec-20                           | 3:00                               | 1.3 | W   |  |  |  |  |
| 15-Dec-20                           | 4:00                               | 0.9 | W   |  |  |  |  |
| 15-Dec-20                           | 5:00                               | 0.9 | WNW |  |  |  |  |
| 15-Dec-20                           | 6:00                               | 0.9 | W   |  |  |  |  |
| 15-Dec-20                           | 7:00                               | 0.9 | NW  |  |  |  |  |
| 15-Dec-20                           | 8:00                               | 1.3 | WNW |  |  |  |  |
| 15-Dec-20                           | 9:00                               | 1.3 | W   |  |  |  |  |
| 15-Dec-20                           | 10:00                              | 1.3 | W   |  |  |  |  |
| 15-Dec-20                           | 11:00                              | 1.3 | NW  |  |  |  |  |
| 15-Dec-20                           | 12:00                              | 1.3 | NW  |  |  |  |  |
| 15-Dec-20                           | 13:00                              | 1.3 | NW  |  |  |  |  |
| 15-Dec-20                           | 14:00                              | 0.9 | NW  |  |  |  |  |
| 15-Dec-20                           | 15:00                              | 0.9 | NW  |  |  |  |  |
| 15-Dec-20                           | 16:00                              | 1.3 | W   |  |  |  |  |
| 15-Dec-20                           | 17:00                              | 1.3 | NW  |  |  |  |  |
| 15-Dec-20                           | 18:00                              | 1.3 | W   |  |  |  |  |
| 15-Dec-20                           | 19:00                              | 2.2 | NW  |  |  |  |  |
| 15-Dec-20                           | 20:00                              | 1.8 | NW  |  |  |  |  |
| 15-Dec-20                           | 21:00                              | 1.3 | NW  |  |  |  |  |
| 15-Dec-20                           | 22:00                              | 2.2 | NW  |  |  |  |  |
| 15-Dec-20                           | 23:00                              | 2.2 | NW  |  |  |  |  |
| 15-Dec-20                           | 0:00                               | 1.3 | NW  |  |  |  |  |

| Table II: Wind Speed and Directions |       |                |           |  |
|-------------------------------------|-------|----------------|-----------|--|
| Date                                | Time  | Wind Speed m/s | Direction |  |
| 16-Dec-20                           | 1:00  | 1.8            | NW        |  |
| 16-Dec-20                           | 2:00  | 1.8            | NW        |  |
| 16-Dec-20                           | 3:00  | 1.3            | NW        |  |
| 16-Dec-20                           | 4:00  | 0.9            | WNW       |  |
| 16-Dec-20                           | 5:00  | 1.3            | NW        |  |
| 16-Dec-20                           | 6:00  | 0.9            | W         |  |
| 16-Dec-20                           | 7:00  | 1.3            | W         |  |
| 16-Dec-20                           | 8:00  | 1.3            | NW        |  |
| 16-Dec-20                           | 9:00  | 2.2            | NW        |  |
| 16-Dec-20                           | 10:00 | 1.8            | NW        |  |
| 16-Dec-20                           | 11:00 | 1.8            | NW        |  |
| 16-Dec-20                           | 12:00 | 1.8            | E         |  |
| 16-Dec-20                           | 13:00 | 1.3            | NW        |  |
| 16-Dec-20                           | 14:00 | 2.7            | NW        |  |
| 16-Dec-20                           | 15:00 | 1.8            | NW        |  |
| 16-Dec-20                           | 16:00 | 1.8            | NW        |  |
| 16-Dec-20                           | 17:00 | 2.7            | NW        |  |
| 16-Dec-20                           | 18:00 | 1.8            | NW        |  |
| 16-Dec-20                           | 19:00 | 1.8            | NW        |  |
| 16-Dec-20                           | 20:00 | 1.8            | NW        |  |
| 16-Dec-20                           | 21:00 | 1.8            | NW        |  |
| 16-Dec-20                           | 22:00 | 2.2            | NW        |  |
| 16-Dec-20                           | 23:00 | 1.8            | NW        |  |
| 16-Dec-20                           | 0:00  | 0.9            | NW        |  |
| 17-Dec-20                           | 1:00  | 1.3            | NW        |  |
| 17-Dec-20                           | 2:00  | 0.9            | NE        |  |
| 17-Dec-20                           | 3:00  | 0.4            | NNE       |  |
| 17-Dec-20                           | 4:00  | 0.4            | NE        |  |
| 17-Dec-20                           | 5:00  | 0.4            | NW        |  |
| 17-Dec-20                           | 6:00  | 0.4            | N         |  |
| 17-Dec-20                           | 7:00  | 0.9            | NE        |  |
| 17-Dec-20                           | 8:00  | 0.9            | NE        |  |
| 17-Dec-20                           | 9:00  | 0.9            | NE        |  |
| 17-Dec-20                           | 10:00 | 0.9            | NW        |  |
| 17-Dec-20                           | 11:00 | 0.9            | NW        |  |
| 17-Dec-20                           | 12:00 | 0.9            | NW        |  |
| 17-Dec-20                           | 13:00 | 1.3            | NW        |  |
| 17-Dec-20                           | 14:00 | 2.2            | NW        |  |
| 17-Dec-20                           | 15:00 | 2.2            | NW        |  |
| 17-Dec-20                           | 16:00 | 2.7            | NW        |  |
| 17-Dec-20                           | 17:00 | 4.5            | NW        |  |
| 17-Dec-20                           | 18:00 | 3.1            | NW        |  |
| 17-Dec-20                           | 19:00 | 2.7            | NW        |  |
| 17-Dec-20                           | 20:00 | 2.2            | NW        |  |
| 17-Dec-20                           | 21:00 | 1.8            | NW        |  |
| 17-Dec-20                           | 22:00 | 0.9            | NW        |  |
| 17-Dec-20                           | 23:00 | 0.4            | NE        |  |
| 17-Dec-20                           | 0:00  | 0              | Ν         |  |

| Table II: Wind Speed and Directions |                |                |            |  |
|-------------------------------------|----------------|----------------|------------|--|
| Date                                | Time           | Wind Speed m/s | Direction  |  |
| 18-Dec-20                           | 1:00           | 0              | N          |  |
| 18-Dec-20                           | 2:00           | 0              | Ν          |  |
| 18-Dec-20                           | 3:00           | 0              | N          |  |
| 18-Dec-20                           | 4:00           | 0              | Ν          |  |
| 18-Dec-20                           | 5:00           | 0              | Ν          |  |
| 18-Dec-20                           | 6:00           | 0              |            |  |
| 18-Dec-20                           | 7:00           | 0              |            |  |
| 18-Dec-20                           | 8:00           | 0              |            |  |
| 18-Dec-20                           | 9:00           | 0              | NNW        |  |
| 18-Dec-20                           | 10:00          | 0.4            | NNW        |  |
| 18-Dec-20                           | 11:00          | 0.4            | NE         |  |
| 18-Dec-20                           | 12:00          | 0.9            | NE         |  |
| 18-Dec-20                           | 13:00          | 2.2            | NW         |  |
| 18-Dec-20                           | 14:00          | 1.8            | NW         |  |
| 18-Dec-20                           | 15:00          | 2.7            | NW         |  |
| 18-Dec-20                           | 16:00          | 3.1            | NW         |  |
| 18-Dec-20                           | 17:00          | 2.2            | NW         |  |
| 18-Dec-20                           | 18:00          | 1.3            | W          |  |
| 18-Dec-20                           | 19:00          | 1.3            | W          |  |
| 18-Dec-20                           | 20:00          | 1.8            | NW         |  |
| 18-Dec-20                           | 21:00          | 1.3            | W          |  |
| 18-Dec-20                           | 22:00          | 1.3            | W          |  |
| 18-Dec-20                           | 23:00          | 1.3            | W          |  |
| 18-Dec-20                           | 0:00           | 1.3            | WNW        |  |
| 19-Dec-20                           | 1:00           | 1.3            | W          |  |
| 19-Dec-20                           | 2:00           | 1.3            | W          |  |
| 19-Dec-20                           | 3:00           | 1.3            | WNW        |  |
| 19-Dec-20                           | 4:00           | 0.9            | W          |  |
| 19-Dec-20                           | 5:00           | 0.9            | W          |  |
| 19-Dec-20                           | 6:00           | 0.9            | W          |  |
| 19-Dec-20                           | 7:00           | 0.9            | W          |  |
| 19-Dec-20                           | 8:00           | 0.9            | NW         |  |
| 19-Dec-20                           | 9:00           | 0.9            | NW         |  |
| 19-Dec-20                           | 10:00          | 0.4            | W          |  |
| 19-Dec-20                           | 11:00          | 0.4            | W          |  |
| 19-Dec-20                           | 12:00          | 0.9            | NW         |  |
| 19-Dec-20                           | 13:00          | 1.3            | NW<br>W    |  |
| 19-Dec-20                           | 14:00          | 0.9            |            |  |
| <u>19-Dec-20</u>                    | 15:00          | 0.9            | WSW        |  |
| 19-Dec-20                           | 16:00          | 0.9            | W          |  |
| 19-Dec-20                           | 17:00          | 0.9            | NW         |  |
| 19-Dec-20                           | 18:00          | 0.9            | W<br>ESE   |  |
| 19-Dec-20                           | 19:00          | <u> </u>       | ESE<br>ESE |  |
| 19-Dec-20                           | 20:00<br>21:00 | 2.2            | ESE        |  |
| 19-Dec-20<br>19-Dec-20              | 21:00          | 2.2            | E          |  |
| 19-Dec-20<br>19-Dec-20              | 22:00          | 1.3            | ESE        |  |
| 19-Dec-20<br>19-Dec-20              | 0:00           | 0.9            | SE         |  |
| 19-Det-20                           | 0.00           | 0.9            | SE         |  |

| Table II: Wind Speed and Directions |       |                |           |  |
|-------------------------------------|-------|----------------|-----------|--|
| Date                                | Time  | Wind Speed m/s | Direction |  |
| 20-Dec-20                           | 1:00  | 0.4            | SE        |  |
| 20-Dec-20                           | 2:00  | 1.3            | ESE       |  |
| 20-Dec-20                           | 3:00  | 0.9            | ENE       |  |
| 20-Dec-20                           | 4:00  | 0.9            | ESE       |  |
| 20-Dec-20                           | 5:00  | 1.3            | Е         |  |
| 20-Dec-20                           | 6:00  | 0.9            | ESE       |  |
| 20-Dec-20                           | 7:00  | 0.9            | ESE       |  |
| 20-Dec-20                           | 8:00  | 0.9            | Е         |  |
| 20-Dec-20                           | 9:00  | 1.3            | Е         |  |
| 20-Dec-20                           | 10:00 | 0.9            | Е         |  |
| 20-Dec-20                           | 11:00 | 1.8            | ESE       |  |
| 20-Dec-20                           | 12:00 | 1.8            | NW        |  |
| 20-Dec-20                           | 13:00 | 1.8            | NW        |  |
| 20-Dec-20                           | 14:00 | 2.7            | NW        |  |
| 20-Dec-20                           | 15:00 | 3.6            | NW        |  |
| 20-Dec-20                           | 16:00 | 2.7            | NW        |  |
| 20-Dec-20                           | 17:00 | 4              | NW        |  |
| 20-Dec-20                           | 18:00 | 2.7            | NW        |  |
| 20-Dec-20                           | 19:00 | 2.2            | NW        |  |
| 20-Dec-20                           | 20:00 | 0.9            | W         |  |
| 20-Dec-20                           | 21:00 | 0.9            | W         |  |
| 20-Dec-20                           | 22:00 | 0.4            | W         |  |
| 20-Dec-20                           | 23:00 | 0.4            | WNW       |  |
| 20-Dec-20                           | 0:00  | 0.4            | SE        |  |
| 21-Dec-20                           | 1:00  | 0.4            | ESE       |  |
| 21-Dec-20                           | 2:00  | 0              | ESE       |  |
| 21-Dec-20                           | 3:00  | 0.4            | SE        |  |
| 21-Dec-20                           | 4:00  | 0.9            | E         |  |
| 21-Dec-20                           | 5:00  | 1.3            | ESE       |  |
| 21-Dec-20                           | 6:00  | 1.3            | ESE       |  |
| 21-Dec-20                           | 7:00  | 0.9            | ESE       |  |
| 21-Dec-20                           | 8:00  | 0.9            | ESE       |  |
| 21-Dec-20                           | 9:00  | 0.9            | E         |  |
| 21-Dec-20                           | 10:00 | 0.4            | ESE       |  |
| 21-Dec-20                           | 11:00 | 1.8            | NW        |  |
| 21-Dec-20                           | 12:00 | 1.8            | NW        |  |
| 21-Dec-20                           | 13:00 | 2.2            | NW        |  |
| 21-Dec-20                           | 14:00 | 1.8            | NW        |  |
| 21-Dec-20                           | 15:00 | 2.7            | NW        |  |
| 21-Dec-20                           | 16:00 | 1.8            | NW        |  |
| 21-Dec-20                           | 17:00 | 2.7            | NW        |  |
| 21-Dec-20                           | 18:00 | 0.9            | NE        |  |
| 21-Dec-20                           | 19:00 | 1.8            | NW        |  |
| 21-Dec-20                           | 20:00 | 1.8            | NW        |  |
| 21-Dec-20                           | 21:00 | 0.9            | NW        |  |
| 21-Dec-20                           | 22:00 | 1.8            | NW        |  |
| 21-Dec-20                           | 23:00 | 2.2            | NW        |  |
| 21-Dec-20                           | 0:00  | 1.8            | NW        |  |

| Table II: Wind Speed and Directions |                |                |           |  |
|-------------------------------------|----------------|----------------|-----------|--|
| Date                                | Time           | Wind Speed m/s | Direction |  |
| 22-Dec-20                           | 1:00           | 1.3            | NW        |  |
| 22-Dec-20                           | 2:00           | 0.4            | NW        |  |
| 22-Dec-20                           | 3:00           | 0.4            | NW        |  |
| 22-Dec-20                           | 4:00           | 0.9            | NW        |  |
| 22-Dec-20                           | 5:00           | 0.4            | WNW       |  |
| 22-Dec-20                           | 6:00           | 0.4            | WNW       |  |
| 22-Dec-20                           | 7:00           | 0.9            | NW        |  |
| 22-Dec-20                           | 8:00           | 0.4            | NW        |  |
| 22-Dec-20                           | 9:00           | 1.3            | NW        |  |
| 22-Dec-20                           | 10:00          | 0.9            | NW        |  |
| 22-Dec-20                           | 11:00          | 1.8            | NW        |  |
| 22-Dec-20                           | 12:00          | 1.8            | NW        |  |
| 22-Dec-20                           | 13:00          | 1.3            | NW        |  |
| 22-Dec-20                           | 14:00          | 0.9            | ESE       |  |
| 22-Dec-20                           | 15:00          | 0.9            | NW        |  |
| 22-Dec-20                           | 16:00          | 0.9            | NW        |  |
| 22-Dec-20                           | 17:00          | 2.2            | NW        |  |
| 22-Dec-20                           | 18:00          | 1.8            | NW        |  |
| 22-Dec-20                           | 19:00          | 1.3            | NW        |  |
| 22-Dec-20                           | 20:00          | 0.4            | NW        |  |
| 22-Dec-20                           | 21:00          | 0.9            | NW        |  |
| 22-Dec-20                           | 22:00          | 0.4            | NNW       |  |
| 22-Dec-20                           | 23:00          | 0              | NW        |  |
| 22-Dec-20                           | 0:00           | 0.4            | ESE       |  |
| 23-Dec-20                           | 1:00           | 0.9            | ESE       |  |
| 23-Dec-20                           | 2:00           | 0.9            | ESE       |  |
| 23-Dec-20                           | 3:00           | 0              | ESE       |  |
| 23-Dec-20                           | 4:00           | 0              |           |  |
| 23-Dec-20                           | 5:00           | 0              |           |  |
| 23-Dec-20                           | 6:00           | 0              | NNW       |  |
| 23-Dec-20                           | 7:00           | 0              | W         |  |
| 23-Dec-20                           | 8:00           | 0.4            | NW        |  |
| 23-Dec-20                           | 9:00           | 1.3            | NW        |  |
| 23-Dec-20                           | 10:00          | 1.3            | W         |  |
| 23-Dec-20                           | 11:00          | 1.3            | NW        |  |
| 23-Dec-20                           | 12:00          | 0.9            | W         |  |
| 23-Dec-20                           | 13:00          | 1.3            | NW        |  |
| 23-Dec-20                           | 14:00          | 1.8            | NW        |  |
| 23-Dec-20                           | 15:00          | 1.3            | NW        |  |
| 23-Dec-20                           | 16:00          | 1.3            | W         |  |
| 23-Dec-20                           | 17:00          | 1.3            | W         |  |
| 23-Dec-20                           | 18:00          | 1.3            | W         |  |
| 23-Dec-20                           | 19:00          | 1.3            | NW        |  |
| 23-Dec-20                           | 20:00          | 1.3<br>1.3     | W<br>NW   |  |
| 23-Dec-20                           | 21:00<br>22:00 | 0.9            | W         |  |
| 23-Dec-20                           |                |                |           |  |
| 23-Dec-20                           | 23:00          | 0.9            | W         |  |
| 23-Dec-20                           | 0:00           | 1.3            | vv        |  |

| Table II: Wind Speed and Directions |       |                |           |  |
|-------------------------------------|-------|----------------|-----------|--|
| Date                                | Time  | Wind Speed m/s | Direction |  |
| 24-Dec-20                           | 1:00  | 1.3            | W         |  |
| 24-Dec-20                           | 2:00  | 0.9            | W         |  |
| 24-Dec-20                           | 3:00  | 0.9            | W         |  |
| 24-Dec-20                           | 4:00  | 0.9            | W         |  |
| 24-Dec-20                           | 5:00  | 1.3            | WNW       |  |
| 24-Dec-20                           | 6:00  | 0.4            | W         |  |
| 24-Dec-20                           | 7:00  | 0.4            | W         |  |
| 24-Dec-20                           | 8:00  | 0.4            | W         |  |
| 24-Dec-20                           | 9:00  | 0.9            | WNW       |  |
| 24-Dec-20                           | 10:00 | 1.3            | NW        |  |
| 24-Dec-20                           | 11:00 | 0.9            | W         |  |
| 24-Dec-20                           | 12:00 | 1.3            | W         |  |
| 24-Dec-20                           | 13:00 | 1.8            | NW        |  |
| 24-Dec-20                           | 14:00 | 3.1            | NW        |  |
| 24-Dec-20                           | 15:00 | 4.9            | NW        |  |
| 24-Dec-20                           | 16:00 | 3.1            | NW        |  |
| 24-Dec-20                           | 17:00 | 3.1            | NW        |  |
| 24-Dec-20                           | 18:00 | 1.8            | NW        |  |
| 24-Dec-20                           | 19:00 | 1.3            | NW        |  |
| 24-Dec-20                           | 20:00 | 1.8            | NW        |  |
| 24-Dec-20                           | 21:00 | 0.9            | NE        |  |
| 24-Dec-20                           | 22:00 | 0.9            | NW        |  |
| 24-Dec-20                           | 23:00 | 1.3            | NW        |  |
| 24-Dec-20                           | 0:00  | 1.3            | NW        |  |
| 25-Dec-20                           | 1:00  | 1.3            | NW        |  |
| 25-Dec-20                           | 2:00  | 1.3            | NW        |  |
| 25-Dec-20                           | 3:00  | 1.3            | E         |  |
| 25-Dec-20                           | 4:00  | 1.8            | E         |  |
| 25-Dec-20                           | 5:00  | 1.8            | E         |  |
| 25-Dec-20                           | 6:00  | 1.3            | E         |  |
| 25-Dec-20                           | 7:00  | 1.3            | ESE       |  |
| 25-Dec-20                           | 8:00  | 1.3            | ESE       |  |
| 25-Dec-20                           | 9:00  | 1.3            | ENE       |  |
| 25-Dec-20                           | 10:00 | 0.9            | ENE       |  |
| 25-Dec-20                           | 11:00 | 1.3            | NW        |  |
| 25-Dec-20                           | 12:00 | 1.3            | NW        |  |
| 25-Dec-20                           | 13:00 | 1.3            | NW        |  |
| 25-Dec-20                           | 14:00 | 1.8            | NW        |  |
| 25-Dec-20                           | 15:00 | 0.9            | ESE       |  |
| 25-Dec-20                           | 16:00 | 1.3            | NW        |  |
| 25-Dec-20                           | 17:00 | 1.3            | NNW       |  |
| 25-Dec-20                           | 18:00 | 1.3            | ENE       |  |
| 25-Dec-20                           | 19:00 | 1.3            | ESE       |  |
| 25-Dec-20                           | 20:00 | 1.8            | E         |  |
| 25-Dec-20                           | 21:00 | 1.8            | ESE       |  |
| 25-Dec-20                           | 22:00 | 2.7            | SE        |  |
| 25-Dec-20                           | 23:00 | 2.2            | E         |  |
| 26-Dec-20                           | 0:00  | 2.2            | E         |  |

| Table II: Wind Speed and Directions |                |                |           |  |
|-------------------------------------|----------------|----------------|-----------|--|
| Date                                | Time           | Wind Speed m/s | Direction |  |
| 26-Dec-20                           | 1:00           | 1.8            | Е         |  |
| 26-Dec-20                           | 2:00           | 1.3            | Е         |  |
| 26-Dec-20                           | 3:00           | 1.3            | Е         |  |
| 26-Dec-20                           | 4:00           | 0.9            | NW        |  |
| 26-Dec-20                           | 5:00           | 0.4            | WNW       |  |
| 26-Dec-20                           | 6:00           | 0.9            | WNW       |  |
| 26-Dec-20                           | 7:00           | 0.9            | W         |  |
| 26-Dec-20                           | 8:00           | 0.9            | W         |  |
| 26-Dec-20                           | 9:00           | 0.9            | WNW       |  |
| 26-Dec-20                           | 10:00          | 0.4            | ESE       |  |
| 26-Dec-20                           | 11:00          | 0.4            | WNW       |  |
| 26-Dec-20                           | 12:00          | 0.9            | W         |  |
| 26-Dec-20                           | 13:00          | 0.9            | W         |  |
| 26-Dec-20                           | 14:00          | 0.9            | W         |  |
| 26-Dec-20                           | 15:00          | 1.3            | W         |  |
| 26-Dec-20                           | 16:00          | 0.9            | W         |  |
| 26-Dec-20                           | 17:00          | 0.4            | W         |  |
| 26-Dec-20                           | 18:00          | 0.4            | ESE       |  |
| 26-Dec-20                           | 19:00          | 0.4            | ENE       |  |
| 26-Dec-20                           | 20:00          | 0.9            | W         |  |
| 26-Dec-20                           | 21:00          | 1.3            | W         |  |
| 26-Dec-20                           | 22:00          | 1.3            | W         |  |
| 26-Dec-20                           | 23:00          | 1.3            | W         |  |
| 27-Dec-20                           | 0:00           | 0.9            | NW        |  |
| 27-Dec-20                           | 1:00           | 1.3            | E         |  |
| 27-Dec-20                           | 2:00           | 1.3            | NW        |  |
| 27-Dec-20                           | 3:00           | 4.9            | NW        |  |
| 27-Dec-20                           | 4:00           | 3.1            | NW        |  |
| 27-Dec-20                           | 5:00           | 3.1            | NW        |  |
| 27-Dec-20                           | 6:00           | 1.3            | NW        |  |
| 27-Dec-20                           | 7:00           | 0.4            | W         |  |
| 27-Dec-20                           | 8:00           | 1.3            | NW        |  |
| 27-Dec-20                           | 9:00           | 0.9            | NE        |  |
| 27-Dec-20                           | 10:00          | 0.9            | NW        |  |
| 27-Dec-20                           | 11:00          | 0.4            | NW<br>W   |  |
| 27-Dec-20                           | 12:00          | 0.9            | W         |  |
| 27-Dec-20                           | 13:00<br>14:00 | 0.4            | NW        |  |
| 27-Dec-20                           |                |                | ENE       |  |
| 27-Dec-20                           | 15:00          | 0.4            | ENE       |  |
| 27-Dec-20<br>27-Dec-20              | 16:00<br>17:00 | 0.4            | NNW       |  |
| 27-Dec-20<br>27-Dec-20              | 17:00          | 0.4            | ESE       |  |
| 27-Dec-20<br>27-Dec-20              | 18:00          | 0.4            | NW        |  |
|                                     | 20:00          | 0.4            | WNW       |  |
| 27-Dec-20<br>27-Dec-20              | 20:00          | 0.4            | NE        |  |
| 27-Dec-20<br>27-Dec-20              | 21:00          | 0.4            | NW        |  |
| 27-Dec-20<br>27-Dec-20              | 22:00          | 0.4            | NW        |  |
| 27-Dec-20<br>28-Dec-20              | 0:00           | 0.9            | WNW       |  |
| 20-DEC-20                           | 0.00           | 0.7            | VVIN VV   |  |

| Table II: Wind Speed and Directions |       |                |           |  |
|-------------------------------------|-------|----------------|-----------|--|
| Date                                | Time  | Wind Speed m/s | Direction |  |
| 28-Dec-20                           | 1:00  | 0.4            | NW        |  |
| 28-Dec-20                           | 2:00  | 0.9            | NW        |  |
| 28-Dec-20                           | 3:00  | 0.9            | NW        |  |
| 28-Dec-20                           | 4:00  | 0.4            | NW        |  |
| 28-Dec-20                           | 5:00  | 0.4            | NW        |  |
| 28-Dec-20                           | 6:00  | 0              | NW        |  |
| 28-Dec-20                           | 7:00  | 0.4            | WNW       |  |
| 28-Dec-20                           | 8:00  | 0.9            | NE        |  |
| 28-Dec-20                           | 9:00  | 0.9            | NE        |  |
| 28-Dec-20                           | 10:00 | 0.4            | NW        |  |
| 28-Dec-20                           | 11:00 | 0.9            | NW        |  |
| 28-Dec-20                           | 12:00 | 1.3            | NW        |  |
| 28-Dec-20                           | 13:00 | 0.9            | NW        |  |
| 28-Dec-20                           | 14:00 | 0.4            | NW        |  |
| 28-Dec-20                           | 15:00 | 0.4            | NE        |  |
| 28-Dec-20                           | 16:00 | 0.4            | NE        |  |
| 28-Dec-20                           | 17:00 | 0.4            | NW        |  |
| 28-Dec-20                           | 18:00 | 0              | NW        |  |
| 28-Dec-20                           | 19:00 | 0.4            | ESE       |  |
| 28-Dec-20                           | 20:00 | 0              | WSW       |  |
| 28-Dec-20                           | 21:00 | 0              | ESE       |  |
| 28-Dec-20                           | 22:00 | 0.4            | ESE       |  |
| 28-Dec-20                           | 23:00 | 0.4            | SE        |  |
| 29-Dec-20                           | 0:00  | 1.3            | ESE       |  |
| 29-Dec-20                           | 1:00  | 1.3            | WNW       |  |
| 29-Dec-20                           | 2:00  | 0.9            | NW        |  |
| 29-Dec-20                           | 3:00  | 0.9            | NW        |  |
| 29-Dec-20                           | 4:00  | 0.9            | W         |  |
| 29-Dec-20                           | 5:00  | 1.3            | NW        |  |
| 29-Dec-20                           | 6:00  | 1.3            | W         |  |
| 29-Dec-20                           | 7:00  | 0.4            | WNW       |  |
| 29-Dec-20                           | 8:00  | 1.3            | NW        |  |
| 29-Dec-20                           | 9:00  | 0.9            | W         |  |
| 29-Dec-20                           | 10:00 | 1.8            | W         |  |
| 29-Dec-20                           | 11:00 | 1.3            | W         |  |
| 29-Dec-20                           | 12:00 | 0.9            | W         |  |
| 29-Dec-20                           | 13:00 | 0.9            | W         |  |
| 29-Dec-20                           | 14:00 | 0.4            | NW        |  |
| 29-Dec-20                           | 15:00 | 0.9            | NW        |  |
| 29-Dec-20                           | 16:00 | 1.3            | NW        |  |
| 29-Dec-20                           | 17:00 | 1.3            | NW        |  |
| 29-Dec-20                           | 18:00 | 1.3            | NW        |  |
| 29-Dec-20                           | 19:00 | 0.9            | NW        |  |
| 29-Dec-20                           | 20:00 | 0              |           |  |
| 29-Dec-20                           | 21:00 | 0              |           |  |
| 29-Dec-20                           | 22:00 | 0              | NNW       |  |
| 29-Dec-20                           | 23:00 | 0              | NNW       |  |
| 30-Dec-20                           | 0:00  | 0.4            | NW        |  |

| Table II: Wind Speed and Directions |       |                |           |  |  |
|-------------------------------------|-------|----------------|-----------|--|--|
| Date                                | Time  | Wind Speed m/s | Direction |  |  |
| 30-Dec-20                           | 1:00  | 1.3            | NW        |  |  |
| 30-Dec-20                           | 2:00  | 2.2            | NW        |  |  |
| 30-Dec-20                           | 3:00  | 4              | NW        |  |  |
| 30-Dec-20                           | 4:00  | 4.9            | NW        |  |  |
| 30-Dec-20                           | 5:00  | 4              | NW        |  |  |
| 30-Dec-20                           | 6:00  | 3.1            | NW        |  |  |
| 30-Dec-20                           | 7:00  | 4              | NW        |  |  |
| 30-Dec-20                           | 8:00  | 4              | NW        |  |  |
| 30-Dec-20                           | 9:00  | 1.3            | NW        |  |  |
| 30-Dec-20                           | 10:00 | 1.8            | NW        |  |  |
| 30-Dec-20                           | 11:00 | 1.8            | NW        |  |  |
| 30-Dec-20                           | 12:00 | 0.9            | NW        |  |  |
| 30-Dec-20                           | 13:00 | 0.9            | NW        |  |  |
| 30-Dec-20                           | 14:00 | 1.3            | NW        |  |  |
| 30-Dec-20                           | 15:00 | 1.3            | NW        |  |  |
| 30-Dec-20                           | 16:00 | 0.9            | WNW       |  |  |
| 30-Dec-20                           | 17:00 | 0.9            | W         |  |  |
| 30-Dec-20                           | 18:00 | 0.9            | W         |  |  |
| 30-Dec-20                           | 19:00 | 0.9            | W         |  |  |
| 30-Dec-20                           | 20:00 | 0.9            | WNW       |  |  |
| 30-Dec-20                           | 21:00 | 1.3            | W         |  |  |
| 30-Dec-20                           | 22:00 | 1.8            | WNW       |  |  |
| 30-Dec-20                           | 23:00 | 1.8            | WNW       |  |  |
| 31-Dec-20                           | 0:00  | 0.9            | WNW       |  |  |
| 31-Dec-20                           | 1:00  | 1.3            | WNW       |  |  |
| 31-Dec-20                           | 2:00  | 2.2            | WNW       |  |  |
| 31-Dec-20                           | 3:00  | 1.3            | WNW       |  |  |
| 31-Dec-20                           | 4:00  | 1.8            | NW        |  |  |
| 31-Dec-20                           | 5:00  | 1.3            | WNW       |  |  |
| 31-Dec-20                           | 6:00  | 1.3            | WNW       |  |  |
| 31-Dec-20                           | 7:00  | 0.9            | WNW       |  |  |
| 31-Dec-20                           | 8:00  | 0.4            | WNW       |  |  |
| 31-Dec-20                           | 9:00  | 0.4            | WNW       |  |  |
| 31-Dec-20                           | 10:00 | 0.4            | N         |  |  |
| 31-Dec-20                           | 11:00 | 0.9            | Ν         |  |  |
| 31-Dec-20                           | 12:00 | 0.4            | WNW       |  |  |
| 31-Dec-20                           | 13:00 | 0.9            | WNW       |  |  |
| 31-Dec-20                           | 14:00 | 1.3            | WNW       |  |  |
| 31-Dec-20                           | 15:00 | 0.9            | WNW       |  |  |
| 31-Dec-20                           | 16:00 | 0.9            | WNW       |  |  |
| 31-Dec-20                           | 17:00 | 1.3            | WNW       |  |  |
| 31-Dec-20                           | 18:00 | 0.9            | WNW       |  |  |
| 31-Dec-20                           | 19:00 | 1.3            | WNW       |  |  |
| 31-Dec-20                           | 20:00 | 1.3            | WNW       |  |  |
| 31-Dec-20                           | 21:00 | 1.3            | WNW       |  |  |
| 31-Dec-20                           | 22:00 | 0.9            | NNE       |  |  |
| 31-Dec-20                           | 23:00 | 0.9            | Е         |  |  |

| Table II: Wind Speed and Directions |  |  |  |  |  |
|-------------------------------------|--|--|--|--|--|
| Date Time Wind Speed m/s Direction  |  |  |  |  |  |

APPENDIX D ENVIRONMENTAL MONITORING SCHEDULES

#### Contract No. KLN/2016/04 Environmental Monitoring Works for Contract No. KL/2015/02 Kai Tak Development –Stage 5A Infrastructure at Former North Apron Area Tentative Impact Air and Noise Monitoring Schedule for December 2020

| Sunday | Monday                    | Tuesday                      | Wednesday                    | Thursday           | Friday             | Saturday           |
|--------|---------------------------|------------------------------|------------------------------|--------------------|--------------------|--------------------|
| 29-Nov | 30-Nov                    | 1-Dec                        | 2-Dec                        | 3-Dec              | 4-Dec              | 5-Dec              |
|        |                           |                              | 1-hr TSP x 3 [AM2]           |                    |                    |                    |
|        |                           | 24-hr TSP [AM2(A)]           | Noise [M3(A), M4 &<br>M5(C)] |                    |                    |                    |
| 6-Dec  | 7-Dec                     | 8-Dec                        | 9-Dec                        | 10-Dec             | 11-Dec             | 12-Dec             |
| 0.000  | / Dec                     | 1-hr TSP x 3 [AM2]           | ) <u>b</u> a                 | 10 Dec             | 11 Dec             | 12 Dec             |
|        | 24-hr TSP [AM2(A)]        | Noise [M3(A), M4 &<br>M5(C)] |                              |                    |                    | 24-hr TSP [AM2(A)] |
| 13-Dec | 14-Dec                    | 15-Dec                       | 16-Dec                       | 17-Dec             | 18-Dec             | 19-Dec             |
|        | 1-hr TSP x 3 [AM2]        |                              |                              |                    | 1-hr TSP x 3 [AM2] |                    |
|        | Noise [M3(A), M4 & M5(C)] |                              |                              | 24-hr TSP [AM2(A)] |                    |                    |
| 20-Dec | 21-Dec                    | 22-Dec                       | 23-Dec                       | 24-Dec             | 25-Dec             | 26-Dec             |
|        |                           |                              | 1-hr TSP x 3 [AM2]           |                    |                    |                    |
|        |                           | 24-hr TSP [AM2(A)]           | Noise [M3(A), M4 & M5(C)]    |                    |                    |                    |
| 27-Dec | 28-Dec                    | 29-Dec                       | 30-Dec                       | 31-Dec             | 1-Jan              | 2-Jan              |
|        |                           | 1-hr TSP x 3 [AM2]           |                              |                    |                    |                    |
|        | 24-hr TSP [AM2(A)]        | Noise [M3(A), M4 &<br>M5(C)] |                              |                    |                    |                    |

The schedule may be changed due to unforeseen circumstances (adverse weather, etc)

\* The noise level limit is 65dB(A) during the exam period

Air Quality Monitoring Station

#### **Noise Monitoring Station**

AM2 - Lee Kau Yan Memorial School AM2(A) - Ng Wah Catholic Secondary School M3(A) - The Bridge connecting The Latitude M4 - Lee Kau Yan Memorial School M5(C) - Mercy Grace's Home

## Contract No. KLN/2016/04 Environmental Monitoring Works for Contract No. KL/2015/02 Kai Tak Development –Stage 5A Infrastructure at Former North Apron Area Tentative Impact Air and Noise Monitoring Schedule for January 2021

| Sunday | Monday                       | Tuesday                      | Wednesday          | Thursday           | Friday             | Saturday           |
|--------|------------------------------|------------------------------|--------------------|--------------------|--------------------|--------------------|
| 27-Dec | 28-Dec                       | 29-Dec                       | 30-Dec             | 31-Dec             | 1-Jan              | 2-Jan              |
|        |                              | 1-hr TSP x 3 [AM2]           |                    |                    |                    |                    |
|        |                              |                              |                    |                    |                    |                    |
|        | 24-hr TSP [AM2(A)]           | Noise [M3(A), M4 &<br>M5(C)] |                    |                    |                    | 24-hr TSP [AM2(A)] |
| 3-Jan  | 4-Jan                        | 5-Jan                        | 6-Jan              | 7-Jan              | 8-Jan              | 9-Jan              |
|        | 1-hr TSP x 3 [AM2]           |                              |                    |                    | 1-hr TSP x 3 [AM2] |                    |
|        | N (N/2(A) N/4 9              |                              |                    |                    |                    |                    |
|        | Noise [M3(A), M4 &<br>M5(C)] |                              |                    | 24-hr TSP [AM2(A)] |                    |                    |
| 10-Jan | 11-Jan                       | 12-Jan                       | 13-Jan             | 14-Jan             | 15-Jan             | 16-Jan             |
|        |                              |                              |                    | 1-hr TSP x 3 [AM2] |                    |                    |
|        |                              |                              |                    |                    |                    |                    |
|        |                              |                              |                    | Noise [M3(A), M4 & |                    |                    |
|        |                              |                              | 24-hr TSP [AM2(A)] | M5(C)]             |                    |                    |
| 17-Jan | 18-Jan                       | 19-Jan                       |                    | 21-Jan             | 22-Jan             | 23-Jan             |
|        |                              |                              | 1-hr TSP x 3 [AM2] |                    |                    |                    |
|        |                              |                              |                    |                    |                    |                    |
|        |                              |                              |                    |                    |                    |                    |
|        |                              |                              | Noise [M3(A), M4 & |                    |                    |                    |
|        |                              | 24-hr TSP [AM2(A)]           | M5(C)]             |                    |                    |                    |
| 24-Jan | 25-Jan                       | 26-Jan                       | 27-Jan             | 28-Jan             | 29-Jan             | 30-Jan             |
|        |                              | 1-hr TSP x 3 [AM2]           |                    |                    |                    |                    |
|        |                              |                              |                    |                    |                    |                    |
|        |                              | N EN (2(A) N/A O             |                    |                    |                    |                    |
|        |                              | Noise [M3(A), M4 &           |                    |                    |                    |                    |
|        | 24-hr TSP [AM2(A)]           | M5(C)]                       |                    |                    |                    | 24-hr TSP [AM2(A)] |
| J1-Jan |                              |                              |                    |                    |                    |                    |
|        |                              |                              |                    |                    |                    |                    |
|        |                              |                              |                    |                    |                    |                    |
|        |                              |                              |                    |                    |                    |                    |
|        |                              |                              |                    |                    |                    |                    |

The schedule may be changed due to unforeseen circumstances (adverse weather, etc)

\* The noise level limit is 65dB(A) during the exam period

Air Quality Monitoring Station

#### **Noise Monitoring Station**


AM2 - Lee Kau Yan Memorial School AM2(A) - Ng Wah Catholic Secondary School M3(A) - The Bridge connecting The Latitude M4 - Lee Kau Yan Memorial School M5(C) - Mercy Grace's Home

APPENDIX E 1-HOUR TSP MONITORING RESULTS AND GRAPHICAL PRESENTATION

# Appendix E - 1-hour TSP Monitoring Results

| Location AM2 - | Location AM2 - Lee Kau Yan Memorial School |         |                                   |  |  |  |  |  |  |  |
|----------------|--|---------|-----------------------------------|--|--|--|--|--|--|--|
| Date           | Date Time                                  |         | Particulate Concentration (µg/m3) |  |  |  |  |  |  |  |
| 2-Dec-20       | 15:08                                      | Sunny   | 55                                |  |  |  |  |  |  |  |
| 2-Dec-20       | 16:08                                      | Sunny   | 65                                |  |  |  |  |  |  |  |
| 2-Dec-20       | 17:08                                      | Sunny   | 51                                |  |  |  |  |  |  |  |
| 8-Dec-20       | 9:00                                       | Sunny   | 50                                |  |  |  |  |  |  |  |
| 8-Dec-20       | 10:00                                      | Sunny   | 54                                |  |  |  |  |  |  |  |
| 8-Dec-20       | 11:00                                      | Sunny   | 52                                |  |  |  |  |  |  |  |
| 14-Dec-20      | 14:00                                      | Cloudy  | 138                               |  |  |  |  |  |  |  |
| 14-Dec-20      | 15:00                                      | Cloudy  | 118                               |  |  |  |  |  |  |  |
| 14-Dec-20      | 16:00                                      | Cloudy  | 112                               |  |  |  |  |  |  |  |
| 18-Dec-20      | 13:00                                      | Sunny   | 72                                |  |  |  |  |  |  |  |
| 18-Dec-20      | 14:00                                      | Sunny   | 81                                |  |  |  |  |  |  |  |
| 18-Dec-20      | 15:00                                      | Sunny   | 94                                |  |  |  |  |  |  |  |
| 29-Dec-20      | 14:00                                      | Sunny   | 54                                |  |  |  |  |  |  |  |
| 29-Dec-20      | 15:00                                      | Sunny   | 44                                |  |  |  |  |  |  |  |
| 29-Dec-20      | 16:00                                      | Sunny   | 48                                |  |  |  |  |  |  |  |
|                |  | Average | 73                                |  |  |  |  |  |  |  |
|                |  | Maximum | 138                               |  |  |  |  |  |  |  |
|                |  | Minimum | 44                                |  |  |  |  |  |  |  |

\*remarks: inaccessible monitoring on 23 Dec 2020 due to the school cleaning




APPENDIX F 24-HOUR TSP MONITORING RESULTS AND GRAPHICAL PRESENTATION

# Appendix F - 24-hour TSP Monitoring Results

| Location AM2 | (A) - Ng \ | Wah Catholic | Secondary | / School |
|--------------|------------|--------------|-----------|----------|
|--------------|------------|--------------|-----------|----------|

| Start Date | Weather   | Air Temp. | Atmospheric         | Filter W | eight (g) | Particulate | Elaps   | e Time | Sampling    | Flow Rate | e (m <sup>3</sup> /min.) | Av. Flow | Total vol. | Conc.   |
|------------|-----------|-----------|---------------------|----------|-----------|-------------|---------|--------|-------------|-----------|--------------------------|----------|------------|---------|
| Start Date | Condition | (K)       | Pressure, Pa (mmHg) | Initial  | Final     | weight (g)  | Initial | Final  | Time (hrs.) | Initial   | Final                    | (m3/min) | (m3)       | (µg/m3) |
| 1-Dec-20   | Sunny     | 292.8     | 766.3               | 3.3742   | 3.5902    | 0.2160      | 6671.1  | 6695.1 | 24.0        | 1.24      | 1.24                     | 1.24     | 1787.2     | 121     |
| 7-Dec-20   | Sunny     | 293.3     | 765.3               | 3.3539   | 3.5773    | 0.2234      | 6695.1  | 6719.1 | 24.0        | 1.22      | 1.23                     | 1.22     | 1763.2     | 127     |
| 12-Dec-20  | Cloudy    | 293.9     | 761.5               | 3.4680   | 3.6368    | 0.1688      | 6719.1  | 6743.1 | 24.0        | 1.22      | 1.22                     | 1.22     | 1757.9     | 96      |
| 17-Dec-20  | Cloudy    | 288.7     | 766.6               | 3.4249   | 3.5574    | 0.1325      | 6743.1  | 6767.1 | 24.0        | 1.24      | 1.23                     | 1.23     | 1776.6     | 75      |
| 22-Dec-20  | Sunny     | 290.9     | 763.9               | 3.2702   | 3.3915    | 0.1213      | 6767.1  | 6791.1 | 24.0        | 1.23      | 1.23                     | 1.23     | 1767.1     | 69      |
| 28-Dec-20  | Sunny     | 293.8     | 761.4               | 3.2702   | 3.3915    | 0.1213      | 6791.1  | 6815.1 | 24.0        | 1.34      | 1.34                     | 1.34     | 1930.9     | 63      |
|            |           |           |                     |          |           |             |         |        |             |           |                          |          | Min        | 69      |
|            |           |           |                     |          |           |             |         |        |             |           |                          |          | Max        | 127     |



APPENDIX G NOISE MONITORING RESULTS AND GRAPHICAL PRESENTATION


# Appendix G - Noise Monitoring Results

| Location M3(A) - The Bridge connecting The Latitude |       |              |                      |                       |                 |                  |                          |                       |  |  |  |
|---|-------|--------------|----------------------|-----------------------|-----------------|------------------|--------------------------|-----------------------|--|--|--|
|   |       |              |                      | Unit: dB (A) (30-min) |                 |                  |                          |                       |  |  |  |
| Date Time   |       | Time Weather | Measured Noise Level |                       |                 | Background Noise | Construction Noise Level |                       |  |  |  |
|   |       |              | L <sub>eq</sub>      | L <sub>10</sub>       | L <sub>90</sub> | L <sub>eq</sub>  |                          | L <sub>eq</sub>       |  |  |  |
| 2-Dec-20  | 13:02 | Sunny        | 76                   | 77                    | 74              | 76               | 76                       | Measured ≦ Background |  |  |  |
| 8-Dec-20  | 11:30 | Sunny        | 79                   | 81                    | 75              | 79               | 62                       |                       |  |  |  |
| 14-Dec-20   | 11:30 | Cloudy       | 74                   | 76                    | 72              | 74               | 65                       |                       |  |  |  |
| 23-Dec-20   | 11:30 | Cloudy       | 74                   | 76                    | 72              | 74               | 64                       |                       |  |  |  |
| 29-Dec-20   | 11:30 | Sunny        | 74                   | 75                    | 72              | 74               | 57                       |                       |  |  |  |

| Location M4 - Lee Kau Yan Memorial School |           |        |                      |                       |                 |                 |                          |                          |  |  |  |
|---|-----------|--------|----------------------|-----------------------|-----------------|-----------------|--------------------------|--------------------------|--|--|--|
|   |           |        |                      | Unit: dB (A) (30-min) |                 |                 |                          |                          |  |  |  |
| Date                                      | Date Time |        | Measured Noise Level |                       |                 | Baseline Level  | Construction Noise Level |                          |  |  |  |
|   |           |        | L <sub>eq</sub>      | L <sub>10</sub>       | L <sub>90</sub> | L <sub>eq</sub> | L <sub>eq</sub>          |                          |  |  |  |
| 2-Dec-20                                  | 15:08     | Sunny  | 76                   | 77                    | 74              |                 | 76                       | Measured $\leq$ Baseline |  |  |  |
| 8-Dec-20                                  | 9:30      | Sunny  | 76                   | 79                    | 73              | 77              | 76                       | Measured $\leq$ Baseline |  |  |  |
| 14-Dec-20                                 | 14:15     | Cloudy | 77                   | 78                    | 75              |                 | 77                       | Measured $\leq$ Baseline |  |  |  |
| 29-Dec-20                                 | 14:00     | Sunny  | 70                   | 72                    | 68              |                 | 70                       | Measured $\leq$ Baseline |  |  |  |

| Location M5( | Location M5(C) - Mercy Grace's Home |              |                      |                 |                 |                       |                          |                       |  |  |  |  |
|--------------|-------------------------------------|--------------|----------------------|-----------------|-----------------|-----------------------|--------------------------|-----------------------|--|--|--|--|
|              |                                     |              |                      |                 | ι               | Jnit: dB (A) (30-min) |                          |                       |  |  |  |  |
| Date Time    |                                     | Time Weather | Measured Noise Level |                 |                 | Background Noise      | Construction Noise Level |                       |  |  |  |  |
|              |                                     |              | L <sub>eq</sub>      | L <sub>10</sub> | L <sub>90</sub> | L <sub>eq</sub>       |                          | L <sub>eq</sub>       |  |  |  |  |
| 2-Dec-20     | 11:26                               | Sunny        | 78                   | 79              | 73              | 78                    | 78                       | Measured ≦ Background |  |  |  |  |
| 8-Dec-20     | 13:00                               | Sunny        | 78                   | 81              | 75              | 79                    | 78                       | Measured ≦ Background |  |  |  |  |
| 14-Dec-20    | 16:00                               | Cloudy       | 79                   | 81              | 75              | 79                    | 66                       |                       |  |  |  |  |
| 23-Dec-20    | 14:15                               | Cloudy       | 78                   | 80              | 74              | 78                    | 64                       |                       |  |  |  |  |
| 29-Dec-20    | 13:00                               | Sunny        | 74                   | 75              | 72              | 74                    | 62                       |                       |  |  |  |  |

\*All data has been presented to the nearest integer \*\*inaccessible monitoring on 23 Dec 2020 due to the school cleaning at M4



APPENDIX H SUMMARY OF EXCEEDANCE

# **Appendix H – Summary of Exceedance**

Exceedance Report for Contract No. KL/2015/02

- (A) Exceedance Report for Air Quality (NIL in the reporting month)
- (B) Exceedance Report for Construction Noise (NIL in the reporting month)
- (C) Exceedance Report for Landscape and Visual (NIL in the reporting month)

APPENDIX I SITE AUDIT SUMMARY

| Checklist Reference Number | 201209          |
|----------------------------|-----------------|
| Date                       | 9 December 2020 |
| Time                       | 9:30 - 10:20    |

| Ref. No. | Non-Compliance  | <b>Related Item No.</b> |
|----------|---|-------------------------|
| -        | None identified   | -                       |
| Ref. No. | Remarks/Observations  | Related Item No.        |
|          | B. Water Quality  |                         |
|          | No environmental deficiency was identified during site inspection.  |                         |
|          | C. Air Quality  |                         |
|          | No environmental deficiency was identified during site inspection.  |                         |
|          | D. Noise  |                         |
|          | No environmental deficiency was identified during site inspection.  |                         |
|          | E. Waste / Chemical Management  |                         |
|          | No environmental deficiency was identified during site inspection.  |                         |
|          | F. Visual and Landscape   |                         |
| -        | No environmental deficiency was identified during site inspection   |                         |
|          | G. Permits /Licences  |                         |
|          | No environmental deficiency was identified during site inspection.  |                         |
|          | H. Others   |                         |
| R1       | • Following up on the previous site inspection (201123): The Contractor should cover the dusty material near Road D1. | C7                      |

|             | Name        | Signature | Date             |
|-------------|-------------|-----------|------------------|
| Recorded by | Eric Yan    | yty       | 9 December 2020  |
| Checked by  | Colman Wong | Colman    | 10 December 2020 |

| Checklist Reference Number | 201214           |
|----------------------------|------------------|
| Date                       | 14 December 2020 |
| Time                       | 14:00 - 14:45    |

| Ref. No. | Non-Compliance  | <b>Related Item No.</b> |
|----------|---|-------------------------|
| -        | None identified   | -                       |
| Ref. No. | Remarks/Observations  | Related Item No.        |
|          | B. Water Quality  |                         |
|          | No environmental deficiency was identified during site inspection.  |                         |
|          | C. Air Quality  |                         |
| -        | No environmental deficiency was identified during site inspection.  |                         |
|          | D. Noise  |                         |
|          | No environmental deficiency was identified during site inspection.  |                         |
|          | E. Waste / Chemical Management  |                         |
|          | • No environmental deficiency was identified during site inspection.  |                         |
|          | F. Visual and Landscape   |                         |
|          | No environmental deficiency was identified during site inspection   |                         |
|          | G. Permits /Licences  |                         |
|          | No environmental deficiency was identified during site inspection.  |                         |
|          | H. Others   |                         |
| R1       | • Following up on the previous site inspection (201209): The Contractor should cover the dusty material near Road D1. | C7                      |

|             | Name        | Signature | Date             |
|-------------|-------------|-----------|------------------|
| Recorded by | Eric Yan    | yty       | 14 December 2020 |
| Checked by  | Colman Wong | Colman    | 17 December 2020 |

| Checklist Reference Number | 201221           |
|----------------------------|------------------|
| Date                       | 21 December 2020 |
| Time                       | 14:00 - 14:45    |

| Ref. No. | Non-Compliance  | <b>Related Item No.</b> |
|----------|---|-------------------------|
| -        | None identified   | -                       |
| Ref. No. | Remarks/Observations  | Related Item No.        |
|          | B. Water Quality  |                         |
|          | No environmental deficiency was identified during site inspection.  |                         |
|          | C. Air Quality  |                         |
|          | No environmental deficiency was identified during site inspection.  |                         |
|          | D. Noise  |                         |
|          | No environmental deficiency was identified during site inspection.  |                         |
|          | E. Waste / Chemical Management  |                         |
|          | No environmental deficiency was identified during site inspection.  |                         |
|          | F. Visual and Landscape   |                         |
|          | No environmental deficiency was identified during site inspection   |                         |
|          | G. Permits /Licences  |                         |
|          | No environmental deficiency was identified during site inspection.  |                         |
|          | H. Others   |                         |
| R1       | • Following up on the previous site inspection (201214): The Contractor should cover the dusty material near Road D1. | C7                      |

|             | Name        | Signature | Date             |
|-------------|-------------|-----------|------------------|
| Recorded by | Eric Yan    | yty       | 21 December 2020 |
| Checked by  | Colman Wong | Colman    | 23 December 2020 |

| Checklist Reference Number | 201228           |
|----------------------------|------------------|
| Date                       | 28 December 2020 |
| Time                       | 14:00 - 14:45    |

| Ref. No. | Non-Compliance  | <b>Related Item No.</b> |
|----------|---|-------------------------|
| -        | None identified   | -                       |
| Ref. No. | Remarks/Observations  | Related Item No.        |
|          | B. Water Quality  |                         |
|          | No environmental deficiency was identified during site inspection.  |                         |
|          | C. Air Quality  |                         |
|          | No environmental deficiency was identified during site inspection.  |                         |
|          | D. Noise  |                         |
|          | No environmental deficiency was identified during site inspection.  |                         |
|          | E. Waste / Chemical Management  |                         |
|          | No environmental deficiency was identified during site inspection.  |                         |
|          | F. Visual and Landscape   |                         |
|          | No environmental deficiency was identified during site inspection   |                         |
|          | G. Permits /Licences  |                         |
|          | No environmental deficiency was identified during site inspection.  |                         |
|          | H. Others   |                         |
| R1       | • Following up on the previous site inspection (201221): The Contractor should cover the dusty material near Road D1. | C7                      |

|             | Name        | Signature | Date             |
|-------------|-------------|-----------|------------------|
| Recorded by | Eric Yan    | yty       | 28 December 2020 |
| Checked by  | Colman Wong | Colman    | 30 December 2020 |

APPENDIX J EVENT ACTION PLANS

Event/Action Plan for Air Quality

| EVENT              | ACTION                                     |                                       |                                    |                                       |  |
|--------------------|--|---------------------------------------|------------------------------------|---------------------------------------|--|
|                    | ET   | IEC                                   | ER                                 | CONTRACTOR                            |  |
| Action Level being | 1. Identify source and investigate the     | 1. Check monitoring data submitted    | 1. Notify Contractor.              | 1. Rectify any unacceptable practice; |  |
| exceeded by        | causes of exceedance;                      | by ET;                                |                                    | 2. Amend working methods if           |  |
| one sampling       | 2. Inform Contactor, IEC and ER;           | 2. Check Contractor's working         |                                    | appropriate.                          |  |
|                    | 3. Repeat measurement to confirm finding.  | method.                               |                                    |                                       |  |
| Action Level being | 1. Identify source and investigate the     | 1. Check monitoring data submitted    | 1. Confirm receipt of notification | 1. Discuss with ET and IEC on proper  |  |
| exceeded by        | causes of exceedance;                      | by ET;                                | of exceedance in writing;          | remedial actions;                     |  |
| two or more        | 2. Inform Contractor, IEC and ER;          | 2. Check Contractor's working         | 2. Notify Contractor;              | 2. Submit proposals for remedial      |  |
| consecutive        | 3. Increase monitoring frequency to daily; | method;                               | 3. In consolidation with the IEC,  | actions to ER and IEC within three    |  |
| sampling           | 4. Discuss with IEC and Contractor on      | 3. Discuss with ET and Contractor on  | agree with the Contractor on the   | working days of notification;         |  |
|                    | remedial actions required;                 | possible remedial measures;           | remedial measures to be            | 3. Implement the agreed proposals;    |  |
|                    | 5. Assess the effectiveness of             | 4. Advise the ER on the effectiveness | implemented;                       | 4. Amend proposal if appropriate.     |  |
|                    | Contractor's remedial actions;             | of the proposed remedial measures.    | 4. Supervise implementation of     |                                       |  |
|                    | 6. If exceedance continues, arrange        |                                       | remedial measures;                 |                                       |  |
|                    | meeting with IEC and ER;                   |                                       | 5. Conduct meeting with ET and     |                                       |  |
|                    | 7. If exceedance stops, cease additional   |                                       | IEC if exceedance continues.       |                                       |  |
|                    | monitoring.                                |                                       |                                    |                                       |  |
| Limit Level being  | 1. Identify source and investigate the     | 1. Check monitoring data submitted    | 1. Confirm receipt of notification | 1. Take immediate action to avoid     |  |
| exceeded by        | causes of exceedance;                      | by ET;                                | of exceedance in writing;          | further exceedance;                   |  |
| one sampling       | 2. Inform Contractor, IEC, ER, and EPD;    | 2. Check Contractor's working         | 2. Notify Contractor;              | 2. Discuss with ET and IEC on proper  |  |
|                    | 3. Repeat measurement to confirm finding;  | method;                               | 3. In consolidation with the IEC,  | remedial actions;                     |  |
|                    | 4. Assess effectiveness of                 | 3. Discuss with ET and Contractor on  | agree with the Contractor on the   | 3. Submit proposals for remedial      |  |
|                    | Contractor's remedial actions and keep     | possible remedial measures;           | remedial measures to be            | actions to ER and IEC within three    |  |

|                   | EPD, IEC and ER informed of               | 4. Advise the ER on the              | implemented;                       | working days of notification;         |
|-------------------|---|--------------------------------------|------------------------------------|---------------------------------------|
|                   | the results.                              | effectiveness of the proposed        | 4. Supervise implementation of     | 4. Implement the agreed proposals.    |
|                   |   | remedial measures.                   | remedial measures;                 |                                       |
|                   |   |                                      | 5. Conduct meeting with ET and     |                                       |
|                   |   |                                      | IEC if exceedance continues.       |                                       |
| Limit Level being | 1. Notify IEC, ER, Contractor and         | 1. Check monitoring data submitted   | 1. Confirm receipt of notification | 1. Take immediate action to avoid     |
| exceeded by       | EPD;                                      | by ET;                               | of exceedance in writing;          | further exceedance;                   |
| two or more       | 2. Repeat measurement to confirm          | 2. Check Contractor's working        | 2. Notify Contractor;              | 2. Discuss with ET, ER and IEC on     |
| consecutive       | findings;                                 | method;                              | 3. In consolidation with the IEC,  | proper remedial actions;              |
| sampling          | 3. Carry out analysis of Contractor's     | 3. Discuss amongst ER, ET, and       | agree with the Contractor on the   | 3. Submit proposals for remedial      |
|                   | working procedures to identify source and | Contractor on the potential remedial | remedial measures to be            | actions to IEC within three working   |
|                   | investigate the causes of exceedance;     | actions;                             | implemented;                       | days of notification;                 |
|                   | 4. Increase monitoring frequency to       | 4. Review Contractor's remedial      | 4. Supervise implementation of     | 4. Implement the agreed proposals;    |
|                   | daily;                                    | actions whenever necessary to        | remedial measures;                 | 5. Submit further remedial actions if |
|                   | 5. Arrange meeting with IEC, ER           | assure their effectiveness and       | 5. If exceedance continues,        | problem still not under control;      |
|                   | and Contractor to discuss the             | advise the ER accordingly.           | consider stopping the Contractor   | 6. Stop the relevant portion of works |
|                   | remedial actions to be taken;             |                                      | to continue working on that        | as instructed by the ER until the     |
|                   | 6. Assess effectiveness of                |                                      | portion of work which causes the   | exceedance is abated.                 |
|                   | Contractor's remedial actions and         |                                      | exceedance until the               |                                       |
|                   | keep EPD, IEC and ER informed             |                                      | exceedance is abated.              |                                       |
|                   | of the results;                           |                                      |                                    |                                       |
|                   | 7. If exceedance stops, cease additional  |                                      |                                    |                                       |
|                   | monitoring.                               |                                      |                                    |                                       |

Event/Action Plan for Construction Noise

| EVENT        | ACTION                                 |                                   |                              |                                   |  |  |
|--------------|--|-----------------------------------|------------------------------|-----------------------------------|--|--|
|              | ET                                     | IEC                               | ER                           | CONTRACTOR                        |  |  |
| Action Level | 1. Notify ER, IEC and Contractor;      | 1. Review the investigation       | 1. Confirm receipt of        | 1. Submit noise mitigation        |  |  |
| being        | 2. Carry out investigation;            | results submitted by the ET;      | notification of failure in   | proposals to IEC and ER;          |  |  |
| exceeded     | 3. Report the results of investigation | 2. Review the proposed remedial   | writing;                     | 2. Implement noise mitigation     |  |  |
|              | to the IEC, ER and Contractor;         | measures by the Contractor and    | 2. Notify Contractor;        | proposals.                        |  |  |
|              | 4. Discuss with the IEC and            | advise the ER accordingly;        | 3. In consolidation with the | (The above actions should be      |  |  |
|              | Contractor on remedial measures        | 3. Advise the ER on the           | IEC, agree with the          | taken within 2 working days after |  |  |
|              | required;                              | effectiveness of the proposed     | Contractor on the remedial   | the exceedance is identified)     |  |  |
|              | 5. Increase monitoring frequency to    | remedial measures.                | measures to be implemented;  |                                   |  |  |
|              | check mitigation effectiveness.        | (The above actions should be      | 4. Supervise the             |                                   |  |  |
|              | (The above actions should be taken     | taken within 2 working days after | implementation of remedial   |                                   |  |  |
|              | within 2 working days after the        | the exceedance is identified)     | measures.                    |                                   |  |  |
|              | exceedance is identified)              |                                   | (The above actions should be |                                   |  |  |
|              |  |                                   | taken within 2 working days  |                                   |  |  |
|              |  |                                   | after the exceedance is      |                                   |  |  |
|              |  |                                   | identified)                  |                                   |  |  |
| Limit Level  | 1. Inform IEC, ER, Contractor and      | 1. Discuss amongst ER, ET, and    | 1. Confirm receipt of        | 1. Take immediate action to       |  |  |
| being        | EPD;                                   | Contractor on the potential       | notification of failure in   | avoid further exceedance;         |  |  |
| exceeded     | 2. Repeat measurements to confirm      | remedial actions;                 | writing;                     | 2. Submit proposals for remedial  |  |  |
|              | findings;                              | 2. Review Contractor's remedial   | 2. Notify Contractor;        | actions to IEC and ER within 3    |  |  |
|              | 3. Increase monitoring frequency;      | actions whenever necessary to     | 3. In consolidation with the | working days of notification;     |  |  |
|              | 4. Identify source and investigate the | assure their effectiveness and    | IEC, agree with the          | 3. Implement the agreed           |  |  |
|              | cause of exceedance;                   | advise the ER accordingly.        | Contractor on the remedial   | proposals;                        |  |  |

| 5. Carry out analysis of Contractor's | (The above actions should be      | measures to be implemented;  | 4. Submit further proposal if     |
|---------------------------------------|-----------------------------------|------------------------------|-----------------------------------|
| working procedures;                   | taken within 2 working days after | 4. Supervise the             | problem still not under control;  |
| 6. Discuss with the IEC, Contractor   | the exceedance is identified)     | implementation of remedial   | 5. Stop the relevant portion of   |
| and ER on remedial measures           |                                   | measures;                    | works as instructed by the ER     |
| required;                             |                                   | 5. If exceedance continues,  | until the exceedance is abated.   |
| 7. Assess effectiveness of            |                                   | consider stopping the        | (The above actions should be      |
| Contractor's remedial actions and     |                                   | Contractor to continue       | taken within 2 working days after |
| keep IEC, EPD and ER informed of      |                                   | working on that portion of   | the exceedance is identified)     |
| the results;                          |                                   | work which causes the        |                                   |
| 8. If exceedance stops, cease         |                                   | exceedance until the         |                                   |
| additional monitoring.                |                                   | exceedance is abated.        |                                   |
| (The above actions should be taken    |                                   | (The above actions should be |                                   |
| within 2 working days after the       |                                   | taken within 2 working days  |                                   |
| exceedance is identified)             |                                   | after the exceedance is      |                                   |
|                                       |                                   | identified)                  |                                   |

Event/Action Plan for Landscape and Visual

| EVENT                          |   |  | ACTION   |   |
|--------------------------------|---|--|--|---|
| ACTION<br>LEVEL                | ET  | IEC  | ER   | CONTRACTOR  |
| Design Check                   | <ol> <li>Check final<br/>design conforms to<br/>the requirements<br/>of EP and prepare<br/>report.</li> </ol>   | <ol> <li>Check report.</li> <li>Recommend<br/>remedial design if<br/>necessary</li> </ol>  | 1. Undertake remedial design if necessary  |   |
| Non-conformity on one occasion | <ol> <li>Identify Source</li> <li>Inform IEC and<br/>ER</li> <li>Discuss remedial<br/>actions with IEC,<br/>ER and Contractor</li> <li>Monitor remedial<br/>actions until<br/>rectification has<br/>been completed</li> </ol> | <ol> <li>Check report</li> <li>Check Contractor's working method</li> <li>Discuss with ET and Contractor on possible remedial measures</li> <li>Advise ER on effectiveness of proposed remedial measures.</li> <li>Check implementation of remedial measures.</li> </ol> | <ol> <li>Notify Contractor</li> <li>Ensure remedial measures are properly<br/>implemented</li> </ol> | <ol> <li>Amend working methods</li> <li>Rectify damage and<br/>undertake any necessary<br/>replacement</li> </ol> |
| Repeated Non-conformity        | 1. Identify Source<br>Inform IEC and  | 1. Check monitoring<br>report  | <ol> <li>Notify Contractor</li> <li>Ensure remedial measures are properly</li> </ol>                 | <ol> <li>Amend working methods</li> <li>Rectify damage and</li> </ol>   |

| ER                   | 2. Check Contractor's  | implemented | undertake any necessary |
|----------------------|------------------------|-------------|-------------------------|
| 2. Increase          | working method         |             | replacement             |
| monitoring           | 3. Discuss with ET and |             |                         |
| frequency            | Contractor on possible |             |                         |
| 3. Discuss remedial  | remedial measures      |             |                         |
| actions with IEC,    | 4. Advise ER on        |             |                         |
| ER and Contractor    | effectiveness of       |             |                         |
| 4. Monitor remedial  | proposed remedial      |             |                         |
| actions until        | measures               |             |                         |
| rectification has    | 5. Supervise           |             |                         |
| been completed       | implementation of      |             |                         |
| 5. If non-conformity | remedial measures.     |             |                         |
| stops, cease         |                        |             |                         |
| additional           |                        |             |                         |
| monitoring           |                        |             |                         |

APPENDIX K ENVIRONMENTAL MITIGATION IMPLEMENTATION SCHEDULE (EMIS)

| EIA Ref.  | Recommended Mitigation Measures   | Implementation |
|-----------|---|----------------|
|           |   | Status         |
| Construct | ion Air Quality   |                |
| S6.5      | 8 times daily watering of the work site with active dust emitting activities.   | ۸              |
| S6.8      | Implementation of dust suppression measures stipulated in Air Pollution Control (Construction Dust) Regulation. The following mitigation        |                |
|           | measures, good site practices and a comprehensive dust monitoring and audit programme are recommended to minimize cumulative dust impacts.      |                |
|           | • Stockpiling site(s) should be lined with impermeable sheeting and bunded. Stockpiles should be fully covered by impermeable sheeting to       | #              |
|           | reduce dust emission.   | ٨              |
|           | • Misting for the dusty material should be carried out before being loaded into the vehicle. Any vehicle with an open load carrying area should |                |
|           | have properly fitted side and tail boards.  | ٨              |
|           | • Material having the potential to create dust should not be loaded from a level higher than the side and tail boards and should be dampened    |                |
|           | and covered by a clean tarpaulin.   | ٨              |
|           | • The tarpaulin should be properly secured and should extent at least 300 mm over the edges of the sides and tailboards. The material should    |                |
|           | also be dampened if necessary before transportation.  | ٨              |
|           | • The vehicles should be restricted to maximum speed of 10 km per hour and confined haulage and delivery vehicle to designated roadways         |                |
|           | insider the site. Onsite unpaved roads should be compacted and kept free of lose materials.   | ٨              |
|           | • Vehicle washing facilities should be provided at every vehicle exit point.  |                |
|           | • The area where vehicle washing takes place and the section of the road between the washing facilities and the exit point should be paved with | ٨              |
|           | concrete, bituminous materials or hardcores.  | ٨              |
|           | • Every main haul road should be scaled with concrete and kept clear of dusty materials or sprayed with water so as to maintain the entire road |                |
|           | surface wet.  | ٨              |
|           | • Every stock of more than 20 bags of cement should be covered entirely by impervious sheeting placed in an area sheltered on the top and the   |                |
|           | three sides.  | ٨              |
|           | • Every vehicle should be washed to remove any dusty materials from its body and wheels before leaving the construction sites.                  |                |
|           |   | ۸              |

| S6.8 | • | DWFI compound for JVBC:   | N/A |
|------|---|---|-----|
|      |   | A DWFI compound is proposed at the downstream of JVC to contain pollution in drainage systems entering the KTAC and KTTS by                         |     |
|      |   | interception facilities until the ultimate removal of the pollution sources. Tidal barriers and desiliting facilities will form part of the         |     |
|      |   | compounds to prevent any accumulation of sediment within the downstream section of JVBC and hence fully mitigate the potential odour                |     |
|      |   | emissions from the headspace of JVBC near the existing discharge locations. The odour generating operations within the proposed desilting           |     |
|      |   | compound will be fully enclosed and the odorous air will be collected and treated by high efficiency deodorizers before discharge to the            |     |
|      |   | atmosphere.   |     |
|      | • | Desilting compound for KTN:   | N/A |
|      |   | Two desilting compounds are proposed for KTN (at Site 1D6 and Site 1P1) to contain pollution in drainage systems entering the KTAC and              |     |
|      |   | KTTS by interception facilities until the ultimate removal of the pollution sources. Tidal barriers and desiliting facilities will form part of the |     |
|      |   | compounds to prevent any accumulation of sediment within the downstream section of KTN and hence fully mitigate the potential odour                 |     |
|      |   | emissions from the headspace of KTN near the existing discharge locations. The odour generating operations within the proposed desilting            |     |
|      |   | compound will be fully enclosed and the odorous air will be collected and treated by high efficiency deodorizers before discharge to the            |     |
|      |   | atmosphere.   |     |
|      | • | Decking or reconstruction of KTN within apron area:   | N/A |
|      |   | It is proposed to deck the KTN or reconstruct the KTN within the former Apron area into Kai Tak River from the south of Road D1 to the              |     |
|      |   | north of Road D2 along the existing alignment of KTN. The Kai Tak River will compose of a number of channels flowing with nonodorous                |     |
|      |   | fresh water and THEES effluent. The channel flowing with THEES effluent will be designed with the width of water surface of not more                |     |
|      |   | than 16m.   |     |
|      | • | Localised maintenance dredging:   | N/A |
|      |   | Localised maintenance dredging should be conducted to provide water depth of not less than 3.5m over the whole of KTAC and KTTS. With               |     |
|      |   | reference to the water depth data recorded during the odour survey, only some of the areas in the northern part of KTAC (i.e. to the north of       |     |
|      |   | taxiway bridge) including the area near the northern edge of KTAC, the area near western bank of KTAC, and the area near the JVC                    |     |
|      |   | discharge have water depths shallower than 3.5m. The area involved would be about 40% of the northern KTAC and the dredging depth                   |     |
|      |   | required would be from about 2.7m to less than 1m. The maintenance dredging to be carried out prior to the occupation of any new                    |     |
|      |   | development in the immediate vicinity of KTAC to avoid potential localized odour impacts at the future ASRs during the maintenance                  |     |

|         | dredging operation.   |     |
|---------|---|-----|
|         | Improvement of water circulation in KTAC and KTTS:  | N/A |
|         | 600m gap opening at the northern part of the former Kai Tak runway, the water circulation in KTAC and KTTS would be substantially                 |     |
|         | improved. Together with the improvement in water circulation, the DO level in KTAC and KTTS would also be increased.                              |     |
|         | <u>In-situ sediment treatment by bioremediation:</u>  |     |
|         | Bioremediation would be applied to the entire KTAC and KTTS.  | N/A |
| Constru | ction Noise   |     |
| S7.8    | Use of quiet PME, movable barriers barrier for Asphalt Paver, Breaker, Excavator and Hand-held breaker and full enclosure for Air Compressor, Bar | ٨   |
|         | Bender, Concrete Pump, Generator and Water Pump.  |     |
| S7.9    | Good Site Practice:   |     |
|         | • Only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction program.                   | ٨   |
|         | • Silencers or mufflers on construction equipment should be utilized and should be properly maintained during the construction program.           | ٨   |
|         | • Mobile plant, if any, should be sited as far away from NSRs as possible.  |     |
|         | • Machines and plant (such as trucks) that may be in intermittent use should be shut down between works periods or should be throttled down       | ٨   |
|         | to a minimum.   | ٨   |
|         | • Plant known to emit noise strongly in one direction should, wherever possible, be orientated so that the noise is directed away from the        |     |
|         | nearby NSRs.  | ٨   |
|         | • Material stockpiles and other structures should be effectively utilized, wherever practicable, in screening noise from on-site construction     |     |
|         | activities.   | ٨   |
| S7.9    | Scheduling of Construction Works during School Examination Period   | ٨   |
| S7.8    | (i) Provision of low noise surfacing in a section of Road L2; and   | N/A |
|         | (ii) Provision of structural fins   | N/A |
| S7.8    | (i) Avoid the sensitive façade of class room facing Road L2 and L4; and   | N/A |
|         | (ii) Provision of low noise surfacing in a section of Road L2 & L4  | N/A |
|         |   |     |
|         |   |     |

|       | (i)     | SPS   | N/A |
|-------|---------|---|-----|
|       |         |   | N/A |
| S7.8  | All the | ventilation fans installed in the below will be provided with silencers or acoustics treatment.   |     |
| \$7.9 | All the |   |     |
|       |         | noise impacts from the slip road  |     |
|       |         | alternative mitigation measures and at-source mitigation measures for the surrounding new local roads to minimise the potential traffic |     |
| 57.0  | (1)     |   |     |
| S7.8  | (i)     | avoid any sensitive facades with openable window facing the slip road connecting Prince Edward Road East and San Po Kong or other       | ^   |
|       |         |   |     |
|       |         | less than 55m away from To Kwa Wan Road to no more than 25m above ground  |     |
|       | (ii)    | provision of 17.5m high noise tolerant building fronting To Kwa Wan Road and restrict the height of the residential block(s) located at | N/A |
| 57.0  | .,      |   |     |
| S7.8  | (i)     | avoid any sensitive facades with openable window facing the existing To Kwa Wan Road or   | N/A |
|       |         |   |     |
|       |         | provide the facades with openable window.   |     |
|       | (ii)    | for the sensitive facades facing the To Kwa Wan direction, either setback the facades by about 5m to the northeast direction or do not  | N/A |
|       |         | class room facing Road L2 and L4; and   |     |
| \$7.8 | (i)     | avoid any sensitive façades with openable window facing the existing Kowloon City Road network; and Avoid the sensitive façade of       | N/A |
| \$7.8 |         |   | N/A |
| \$7.8 | Setbac  | k of building about 35m to the northwest direction at 1L3 and 5m at Site 1L2.   | N/A |
|       | (ii)    | Setback of building about 5m from site boundary.  | N/A |
|       | (i)     | Provision of low noise surfacing in a section of Road L4 before occupation of Site 111; and   | N/A |

| S8.8 | Construction Phase  |     |
|------|---|-----|
|      | Marine-based Construction   |     |
|      | Capital and Maintenance Dredging for Cruise Terminal  |     |
|      | Mitigation measures for construction of the proposed cruise terminal should follow those recommended in the approved EIA for CT Dredging.   | N/A |
| S8.8 | Fireboat Berth, Runway Opening and Road T2  |     |
|      | Silt curtains should be deployed around the close grab dredger to minimize release of sediment and other contaminants for any dredging and filling activities in open water.  | N/A |
| S8.8 | Dredging at and near the seawall area for construction of the public landing steps cum fireboat berth should be carried out at a maximum production   | N/A |
|      | rate of 1,000m <sup>3</sup> per day using one grab dredger.   |     |
| S8.8 | The proposed construction method for runway opening should adopt an approach where the existing seawall at the runway will not be removed until completion of all excavation and dredging works for demolition of the runway. Thus, excavation of bulk fill and majority of the dredging works will | N/A |
|      | be carried out behind the existing seawall, and the sediment plume can be effectively contained within the works area. As there is likely some  |     |
|      | accumulation of sediments alongside the runway, there will be a need to dredge the existing seabed after completion of all the demolition works.  |     |
|      | Dredging alongside the 600m opening should be carried out at a maximum production rate of 2,000m <sup>3</sup> per day using one grab dredger.   |     |
| 8.8  | Dredging for Road T2 should be conducted at a maximum rate of 8,000m <sup>3</sup> per day (using four grab dredgers) whereas the sand filling should be   | N/A |
|      | conducted at a maximum rate of 2,000m3 per day (using two grab dredgers).   |     |
| 8.8  | Silt screens shall be applied to seawater intakes at WSD seawater intake.   | N/A |

| <b>GO O</b> |   |   |
|-------------|---|---|
| S8.8        | Land-based Construction   |   |
|             | Construction Runoff   |   |
|             | Exposed soil areas should be minimised to reduce the potential for increased siltation, contamination of runoff, and erosion. Construction runoff               |   |
|             | related impacts associated with the above ground construction activities can be readily controlled through the use of appropriate mitigation measures           |   |
|             | which include:  |   |
|             | • use of sediment traps   | ٨ |
|             | adequate maintenance of drainage systems to prevent flooding and overflow   | ۸ |
| S8.8        | Ideally, construction works should be programmed to minimise surface excavation works during the rainy season (April to September). All exposed                 | ۸ |
|             | earth areas should be completed as soon as possible after earthworks have been completed, or alternatively, within 14 days of the cessation of                  |   |
|             | earthworks where practicable. If excavation of soil cannot be avoided during the rainy season, or at any time of year when rainstorms are likely,               |   |
|             | exposed slope surfaces should be covered by tarpaulin or other means.   |   |
| S8.8        | Construction site should be provided with adequately designed perimeter channel and pre-treatment facilities and proper maintenance. The                        | ۸ |
|             | boundaries of critical areas of earthworks should be marked and surrounded by dykes or embankments for flood protection. Temporary ditches                      |   |
|             | should be provided to facilitate runoff discharge into the appropriate watercourses, via a silt retention pond. Permanent drainage channels should              |   |
|             | incorporate sediment basins or traps and baffles to enhance deposition rates. The design of efficient silt removal facilities should be based on the            |   |
|             | guidelines in Appendix A1 of ProPECC PN 1/94.   |   |
| S8.8        | Sediment tanks of sufficient capacity, constructed from pre-formed individual cells of approximately 6 to 8 m <sup>3</sup> capacity, are recommended as a       | ۸ |
|             | general mitigation measure which can be used for settling surface runoff prior to disposal. The system capacity is flexible and able to handle                  |   |
|             | multiple inputs from a variety of sources and particularly suited to applications where the influent is pumped.   |   |
| S8.8        | Open stockpiles of construction materials (for examples, aggregates, sand and fill material) of more than 50 m <sup>3</sup> should be covered with tarpaulin or | ٨ |
|             | similar fabric during rainstorms. Measures should be taken to prevent the washing away of construction materials, soil, silt or debris into any                 |   |
|             | drainage system.  |   |
| S8.8        | Manholes (including newly constructed ones) should always be adequately covered and temporarily sealed so as to prevent silt, construction                      | ٨ |
|             | materials or debris being washed into the drainage system and storm runoff being directed into foul sewers.   |   |
| S8.8        | Precautions to be taken at any time of year when rainstorms are likely, actions to be taken when a rainstorm is imminent or forecast, and actions to            | ٨ |
|             | be taken during or after rainstorms are summarized in Appendix A2 of ProPECC PN 1/94. Particular attention should be paid to the control of silty               |   |
|             |   |   |

|      | surface runoff during storm events.  |        |
|------|--|--------|
| S8.8 | Oil interceptors should be provided in the drainage system and regularly cleaned to prevent the release of oils and grease into the storm water        | N/A(1) |
|      | drainage system after accidental spillages. The interceptor should have a bypass to prevent flushing during periods of heavy rain.                     |        |
| S8.8 | All vehicles and plant should be cleaned before leaving a construction site to ensure no earth, mud, debris and the like is deposited by them on       | ٨      |
|      | roads. An adequately designed and located wheel washing bay should be provided at every site exit, and wash-water should have sand and silt            |        |
|      | settled out and removed at least on a weekly basis to ensure the continued efficiency of the process. The section of access road leading to, and       |        |
|      | exiting from, the wheel-wash bay to the public road should be paved with sufficient backfall toward the wheel-wash bay to prevent vehicle tracking     |        |
|      | of soil and silty water to public roads and drains.  |        |
| S8.8 | Drainage   |        |
|      |  |        |
|      | It is recommended that on-site drainage system should be installed prior to the commencement of other construction activities. Sediment traps          | ۸      |
|      | should be installed in order to minimise the sediment loading of the effluent prior to discharge into foul sewers. There should be no direct discharge |        |
|      | of effluent from the site into the sea   |        |
| S8.8 | All temporary and permanent drainage pipes and culverts provided to facilitate runoff discharge should be adequately designed for the controlled       | ۸      |
|      | release of storm flows. All sediment control measures should be regularly inspected and maintained to ensure proper and efficient operation at all     |        |
|      | times and particularly following rain storms. The temporarily diverted drainage should be reinstated to its original condition when the construction   |        |
|      | work has finished or the temporary diversion is no longer required.  |        |
| S8.8 | All fuel tanks and storage areas should be provided with locks and be located on sealed areas, within bunds of a capacity equal to 110% of the         | ۸      |
|      | storage capacity of the largest tank, to prevent spilled fuel oils from reaching the coastal waters of the Victoria Harbour WCZ.                       |        |
| S8.8 | Sewage Effluent  |        |
|      |  |        |
|      | Construction work force sewage discharges on site are expected to be connected to the existing trunk sewer or sewage treatment facilities. The         | ۸      |
|      | construction sewage may need to be handled by portable chemical toilets prior to the commission of the on-site sewer system. Appropriate numbers       |        |
|      | of portable toilets should be provided by a licensed contractor to serve the large number of construction workers over the construction site. The      |        |
|      | Contractor should also be responsible for waste disposal and maintenance practices.  |        |

| S8.8 | Stormwater Discharges  |     |
|------|--|-----|
|      |  |     |
|      | Minimum distances of 100 m should be maintained between the existing or planned stormwater discharges and the existing or planned seawater           | ٨   |
|      | intakes  |     |
| S8.8 | Debris and Litter  |     |
|      |  |     |
|      | In order to maintain water quality in acceptable conditions with regard to aesthetic quality, contractors should be required, under conditions of    | ٨   |
|      | contract, to ensure that site management is optimised and that disposal of any solid materials, litter or wastes to marine waters does not occur     |     |
| S8.8 | Construction Works at or in Close Proximity of Storm Culvert or Seafront   |     |
|      |  |     |
|      | The proposed works should preferably be carried out within the dry season where the flow in the drainage channel /storm culvert/ nullah is low.      | ۸   |
| S8.8 | The use of less or smaller construction plants may be specified to reduce the disturbance to the bottom sediment at the drainage channel /storm      | ۸   |
|      | culvert / nullah.  |     |
| S8.8 | Temporary storage of materials (e.g. equipment, filling materials, chemicals and fuel) and temporary stockpile of construction materials should be   | ٨   |
|      | located well away from any water courses during carrying out of the construction works   |     |
| S8.8 | Stockpiling of construction materials and dusty materials should be covered and located away from any water courses.                                 | ٨   |
| S8.8 | Construction debris and spoil should be covered up and/or disposed of as soon as possible to avoid being washed into the nearby water receivers.     | ٨   |
| S8.8 | Construction activities, which generate large amount of wastewater, should be carried out in a distance away from the waterfront, where practicable. | ٨   |
| S8.8 | Mitigation measures to control site runoff from entering the nearby water environment should be implemented to minimize water quality impacts.       | ٨   |
|      | Surface channels should be provided along the edge of the waterfront within the work sites to intercept the runoff.                                  |     |
| S8.8 | Construction effluent, site run-off and sewage should be properly collected and/or treated.  | ٨   |
| S8.8 | Any works site inside the storm water courses should be temporarily isolated, such as by placing of sandbags or silt curtains with lead edge at      | N/A |
|      | bottom and properly supported props to prevent adverse impact on the storm water quality.  |     |
| S8.8 | Silt curtain may be installed around the construction activities at the seafront to minimize the potential impacts due to accidental spillage of     | N/A |
|      | construction materials.  |     |
| S8.8 | Proper shoring may need to be erected in order to prevent soil/mud from slipping into the storm culvert/drainage channel/sea.                        | N/A |

| S8.8    | Supervisory staff should be assigned to station on site to closely supervise and monitor the works   | ٨   |
|---------|--|-----|
| S8.8    | Marine water quality monitoring and audit programme shall be implemented for the proposed sediment treatment operation.                            | N/A |
| Constru | ection Waste Management  |     |
| S9.5    | Good Site Practices  |     |
|         | It is not anticipated that adverse waste management related impacts would arise, provided that good site practices are adhered to. Recommendations |     |
|         | for good site practices during the dredging activities include:  |     |
|         | • Nomination of an approved person, such as a site manager, be responsible for good site practices, arrangements for collection and effective      | ٨   |
|         | disposal to an appropriate facility, of all wastes generated at the site.  |     |
|         | Training of site personnel in proper waste management and chemical waste handling procedures.  | ٨   |
|         | Provision of sufficient waste disposal points and regular collection for disposal.   | ٨   |
|         | • Appropriate measure to minimize windblown litter and dust during transportation of waste by either covering trucks or by transporting            | ٨   |
|         | wastes in enclosed containers.   |     |
|         | • A recording system for the amount of wastes generated, recycled and disposed of (including the disposal sites).                                  | ٨   |
| S9.5    | Waste Reduction Measures   |     |
|         | Good management and control can prevent the generation of a significant amount of waste. Waste reduction is best achieved at the planning and      |     |
|         | design stage, as well as by ensuring the implementation of good site practices. Recommendations to achieve waste reduction include:                |     |
|         | Sort C&D waste from demolition of the remaining structures to recover recyclable portions such as metals   | ٨   |
|         | • Segregation and storage of different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of materials and  | ٨   |
|         | their proper disposal  |     |
|         | • Encourage collection of aluminium cans, PET bottles and paper by providing separate labelled bins to enable these wastes to be segregated        | ٨   |
|         | from other general refuse generated by the work force  |     |
|         | Any unused chemicals or those with remaining functional capacity should be recycled  | ٨   |
|         | • Proper storage and site practices to minimise the potential for damage or contamination of construction materials                                | ٨   |

| S9.5 | Dredged Marine Sediment   |     |
|------|---|-----|
|      | The basic requirements and procedures for dredged mud disposal are specified under the ETWB TCW No. 34/2002. The management of the                        | N/A |
|      | dredging, use and disposal of marine mud is monitored by the MFC, while the licensing of marine dumping is required under the Dumping at Sea              |     |
|      | Ordinance and is the responsibility of the Director of Environmental Protection (DEP)   |     |
| S9.5 | The dredged marine sediments would be loaded onto barges and transported to the designated disposal sites allocated by the MFC depending on               | N/A |
|      | their level of contamination. Sediment classified as Category L would be suitable for Type 1 - Open Sea Disposal. Contaminated sediment would             |     |
|      | require either Type 1 - Open Sea Disposal (Dedicated Sites), Type 2 - Confined Marine Disposal, or Type 3 - Special Treatment / Disposal and must         |     |
|      | be dredged and transported with great care in accordance with ETWB TCW No. 34/2002. Subject to the final allocation of the disposal sites by              |     |
|      | MFC, the dredged contaminated sediment must be effectively isolated from the environment and disposed properly at the designated disposal site            |     |
| S9.5 | It will be the responsibility of the contractor to satisfy the appropriate authorities that the contamination levels of the marine sediment to be dredged |     |
|      | have been analysed and recorded. According to the ETWB TCW No. 34/2002, this will involve the submission of a formal Sediment Quality Report              |     |
|      | to the DEP, prior to the dredging contract being tendered. The contractor for the dredging works should apply for allocation of marine disposal sites     |     |
|      | and all necessary permits from relevant authorities for the disposal of dredged sediment. During transportation and disposal of the dredged marine        |     |
|      | sediments requiring Type 1, Type 2, or Type 3 disposal, the following measures should be taken to minimise potential impacts on water quality:            |     |
|      | • Bottom opening of barges should be fitted with tight fitting seals to prevent leakage of material. Excess material should be cleaned from the           |     |
|      | decks and exposed fittings of barges and hopper dredgers before the vessel is moved   | N/A |
|      | • Monitoring of the barge loading should be conducted to ensure that loss of material does not take place during transportation. Transport                |     |
|      | barges or vessels should be equipped with automatic selfmonitoring devices as required under the Dumping at Sea Ordinance and as                          | N/A |
|      | specified by the DEP  |     |
|      | • Barges or hopper barges should not be filled to a level that would cause the overflow of materials or sediment laden water during loading or            |     |
|      | transportation  | N/A |
| S9.5 | Construction and Demolition Material  |     |
|      | Mitigation measures and good site practices should be incorporated into contract document to control potential environmental impact from handling         |     |
|      | and transportation of C&D material. The mitigation measures include:  |     |
|      | • Where it is unavoidable to have transient stockpiles of C&D material within the Project work site pending collection for disposal, the                  | ^   |

|       |   | 1 |
|-------|---|---|
|       | transient stockpiles should be located away from waterfront or storm drains as far as possible  |   |
|       | • Open stockpiles of construction materials or construction wastes on-site should be covered with tarpaulin or similar fabric                             | ٨ |
|       | • Skip hoist for material transport should be totally enclosed by impervious sheeting   | ۸ |
|       | • Every vehicle should be washed to remove any dusty materials from its body and wheels before leaving a construction site                                | ٨ |
|       | • The area where vehicle washing takes place and the section of the road between the washing facilities and the exit point should be paved with           | ۸ |
|       | concrete, bituminous materials or hardcores   |   |
|       | • The load of dusty materials carried by vehicle leaving a construction site should be covered entirely by clean impervious sheeting to ensure            | ٨ |
|       | dust materials do not leak from the vehicle   |   |
|       | • All dusty materials should be sprayed with water prior to any loading, unloading or transfer operation so as to maintain the dusty materials            | ۸ |
|       | wet   |   |
|       | • The height from which excavated materials are dropped should be controlled to a minimum practical height to limit fugitive dust generation              | ۸ |
|       | from unloading  |   |
|       |   |   |
|       | When delivering inert C&D material to public fill reception facilities, the material should consist entirely of inert construction waste and of size less | ۸ |
|       | than 250mm or other sizes as agreed with the Secretary of the Public Fill Committee. In order to monitor the disposal of the surplus C&D material         |   |
|       | at the designed public fill reception facility and to control fly tipping, a trip-ticket system as stipulated in the ETWB TCW No. 31/2004 "Trip Ticket    |   |
|       | System for Disposal of Construction and Demolition Materials" should be included as one of the contractual requirements and implemented by an             |   |
|       | Environmental Team undertaking the Environmental Monitoring and Audit work. An Independent Environmental Checker should be responsible for                |   |
|       | auditing the results of the system.   |   |
| \$9.5 | Chemical Waste  |   |
|       |   |   |
|       | After use, chemical wastes (for example, cleaning fluids, solvents, lubrication oil and fuel) should be handled according to the Code of Practice on      | ٨ |
|       | the Packaging, Labelling and Storage of Chemical Wastes. Spent chemicals should be collected by a licensed collector for disposal at the CWTF or          |   |
|       | other licensed facility, in accordance with the Waste Disposal (Chemical Waste) (General) Regulation  |   |
|       |   |   |

| S9.5      | General F  | Refuse  |        |
|-----------|------------|---|--------|
|           | the contra | efuse should be stored in enclosed bins or compaction units separate from C&D material. A licensed waste collector should be employed by actor to remove general refuse from the site, separately from C&D material. Effective collection and storage methods (including enclosed red area) of site wastes would be required to prevent waste materials from being blown around by wind, wastewater discharge by flushing | ^      |
|           | or leachin | ng into the marine environment, or creating odour nuisance or pest and vermin problem   |        |
| Construct | tion Land  | scape and Visual  |        |
| S13.9     | CM1        | All existing trees should be carefully protected during construction.   | ^      |
|           | CM2        | Trees unavoidably affected by the works should be transplanted where practical. Detailed transplanting proposal will be submitted to  | ^      |
|           |            | relevant government departments for approval in accordance with ETWBC 2/2004 and 3/2006. Final locations of transplanted trees  |        |
|           |            | should be agreed prior to commencement of the work.   |        |
|           | CM3        | Control of night-time lighting.   | N/A(1) |
|           | CM4        | Erection of decorative screen hoarding.   | ^      |

#### Remarks:

| ^      | Compliance of mitigation measure   |
|--------|--|
| *      | Recommendations were made during site audits but improved/rectified by the Contractor                  |
| #      | Recommendations were made during site audits but has not yet been improved/rectified by the Contractor |
| •      | Non-compliance but rectified by the Contractor   |
| X      | Non-compliance of mitigation measure   |
| N/A    | Not Applicable at this stage   |
| N/A(1) | Not observed   |

APPENDIX L SUMMARIES OF ENVIRONMENTAL COMPLAINT, WARNING, SUMMON AND NOTIFICATION OF SUCCESSFUL PROSECUTION

#### Appendix L – Summary of environmental complaint, warning, summon and notification of successful prosecution

| EPD<br>Complaint<br>Ref No. | Location                              | Received Date   | Details of Complaint   | Investigation/Mitigation Action   | Status |
|-----------------------------|---------------------------------------|-----------------|--|---|--------|
| 17-34438                    | Dakota Drive<br>and Olympic<br>Avenue | 23 October 2017 | The complainant concerned about the dust emission<br>when vehicle running on the dry surface outside<br>Dakota Drive and Olympic Avenue. In addition,<br>vehicles were not clear enough before leaving the<br>construction site. | <ul> <li>In accordance with the information gathered in the investigation, construction activities were conducted with proper mitigation measures to minimize the dust impact arise from the construction site to the vicinity of this Project.</li> <li>Regular water spraying was provided to haul roads and unpaved areas within the site areas to reduce the dust impact arise from the construction site to the vicinity of this Project. The Contractor had also ensured vehicles and plants were wheel washed to be cleaned of mud and debris before leaving the construction site area. Therefore, the complaint is considered as non-project related.</li> <li>The following recommendations were made to further enhance the mitigation measures:</li> <li>Where practicable, to provide sheltered area on the top and three sides for stockpiles of dusty materials, or perform frequent water spraying so as to maintain the entire surface wet;</li> <li>Frequent checking and repair the gaps or broken tarpaulin sheets; and</li> <li>To provide a hard-surfaced road between any cleaning facility and the public Road</li> </ul> | Closed |

**Complaint Log** 

**Remarks**: No complaint was received in the reporting month.

#### Appendix L – Summary of environmental complaint, warning, summon and notification of successful prosecution

# Log Ref.Received DateDetails of Warning / Summons and Successful ProsecutionsInvestigation/Mitigation ActionStatusN/AN/AN/AN/AN/A

Warnings / Summons and Successful Prosecutions received

Remarks: No warning/summon and prosecution was received in the reporting month.

APPENDIX M SUMMARY OF WASTE GENERATION AND DISPOSAL RECORDS

| Department:   | CEDD   |
|---------------|--|
| Contract No.: | KL/2015/02   |
| Project :     | Kai Tak Development - Stage 5A Infrastructure at Former North Apron Area |



#### Monthly Summary Waste Flow Table for 2020

|           |                                |  |                           |                                | -  |                          |             |                                  | As                       | at 2 January 20   | J21                               |
|-----------|--------------------------------|--|---------------------------|--------------------------------|--|--------------------------|-------------|----------------------------------|--------------------------|-------------------|-----------------------------------|
|           |                                | Quantities o                                 | f Inert C & D Ma          | aterials Genera                | Quantities of C & D Wastes Generated Monthly |                          |             |                                  | ly                       |                   |                                   |
| Month     | Total<br>Quantity<br>Generated | Hard Rock<br>and Large<br>Broken<br>Concrete | Reused in the<br>Contract | Reused in<br>other<br>Projects | Disposed as<br>Public Fill                   | Imported Fill            | Metals      | Paper/<br>Cardboard<br>packaging | Plastics (see<br>Note 3) | Chemical<br>Waste | Others, e.g.<br>general<br>refuse |
|           | (in '000m³)                    | (in '000m³)                                  | (in '000m³)               | (in '000m³)                    | (in '000m³)                                  | (in '000m <sup>3</sup> ) | (in '000kg) | (in '000kg)                      | (in '000kg)              | (in '000kg)       | (in '000m³)                       |
| Jan       | 0                              | 0  | 0                         | 0                              | 0  | 0                        | 0           | 0                                | 0                        | 0                 | 0.007                             |
| Feb       | 0                              | 0  | 0                         | 0                              | 0  | 0                        | 0           | 0                                | 0                        | 0                 | 0.021                             |
| Mar       | 0                              | 0  | 0                         | 0                              | 0  | 0                        | 0           | 0                                | 0                        | 0                 | 0.035                             |
| Apr       | 0                              | 0  | 0                         | 0                              | 0  | 0                        | 0           | 0                                | 0                        | 0                 | 0.021                             |
| May       | 0                              | 0  | 0                         | 0                              | 0  | 0                        | 0           | 0                                | 0                        | 0                 | 0.028                             |
| June      | 0                              | 0  | 0                         | 0                              | 0  | 0                        | 0           | 0                                | 0                        | 0                 | 0.049                             |
| Sub-total | 66.537                         | 0  | 0                         | 0                              | 66.537                                       | 0                        | 0           | 0                                | 0                        | 0                 | 1.995                             |
| July      | 0                              | 0  | 0                         | 0                              | 0  | 0                        | 0           | 0                                | 0                        | 0                 | 0.056                             |
| Aug       | 0                              | 0  | 0                         | 0.028                          | 0  | 0                        | 0           | 0                                | 0                        | 0                 | 0.035                             |
| Sept      | 0                              | 0  | 0                         | 0.112                          | 0  | 0                        | 0           | 0                                | 0                        | 0                 | 0.049                             |
| Oct       | 0                              | 0  | 0                         | 0.112                          | 0  | 0                        | 0           | 0                                | 0                        | 0                 | 0.007                             |
| Nov       | 0                              | 0  | 0                         | 0.084                          | 0  | 0                        | 0           | 0                                | 0                        | 0                 | 0.042                             |
| Dec       | 0                              | 0  | 0                         | 0.07                           | 0  | 0                        | 0           | 0                                | 0                        | 0                 | 0.042                             |
| Total     | 66.537                         | 0  | 0                         | 0.406                          | 66.537                                       | 0                        | 0           | 0                                | 0                        | 0                 | 2.226                             |

| Forecast of Total Quantities of C&D Materials to be Generated from the Contract* |  |                           |                                |                            |               |             |                                  |                          |                   |                                   |
|--|--|---------------------------|--------------------------------|----------------------------|---------------|-------------|----------------------------------|--------------------------|-------------------|-----------------------------------|
| Total Quantity Generated   | Hard Rock<br>and Large<br>Broken<br>Concrete | Reused in the<br>Contract | Reused in<br>other<br>Projects | Disposed as<br>Public Fill | Imported Fill | Metals      | Paper/<br>Cardboard<br>packaging | Plastics (see<br>Note 3) | Chemical<br>Waste | Others, e.g.<br>general<br>refuse |
| (in '000m³)  | (in '000m³)                                  | (in '000m³)               | (in '000m³)                    | (in '000m³)                | (in '000m³)   | (in '000kg) | (in '000kg)                      | (in '000kg)              | (in '000kg)       | (in '000m³)                       |
| 67   | 0  | 0                         | 1                              | 67                         | 0             | 0           | 0                                | 0                        | 0                 | 2.5                               |

Notes: (1) The performance targets are given in PS clause 6(14).

(2) The waste flow table shall also include C & D materials that are specified in the Contract to be imported for use at the Site.

(3) Plastics refer to plastic bottles/ containers, plastic sheets/ foam from packaging material.

(4) The Contractor shall also submit the latest forcast of the total amount of C&D materials exected to be generated from the Works, together with a

braskdown of the nature where the total amount of C&D materials expected to be generated from the Works is equal to or excreeding 50,00 m<sup>3</sup>. (PS Cleuse 25.02A(7) refers).

APPENDIX N CONSTRUCTION PROGRAMME

| Act<br>ID<br>+KEY DATES       | Description  | Orig<br>Dur | Early<br>Start     | Early<br>Finish        | SEP<br>31 07 14 21           | 2020<br>OCT NOV<br>28 05 12 19 26 02 09 16 23 30  |
|-------------------------------|--|-------------|--------------------|------------------------|------------------------------|---|
| INCI DATES                    |  | 2536 15     | SEP16A             | 01JAN25                |                              |   |
| +PRELIMINARIES                |  | 1740 45     | SEP16A             | 20 11 11 24            |                              |   |
| SECTION 1 OF TH               |  | 1746 13     | SEPIGA             | 29JUL21                |                              |   |
| Portion '1' of the S          |  |             |                    |                        |                              | 이 같은 것 같은   |
| Construction of<br>B10-3M-100 | Lift Shaft 03 - Glazing Installation                               | 18 28       | BOCT20 *           | 17NOV20                |                              |   |
| B10-3M-200                    | Main Barrel - VE Panel Subframe (D1 ~ TTA 2)                       |             |                    | 03NOV20                | -                            | Main Barrel - VE Panel Subframe (D1 ~ TTA   |
| B10-3M-760                    | Stage 3 - TTA Implementation                                       |             |                    | 05JUN20 A              | -                            |   |
| B10-3M-770<br>B10-3M-780      | Stage 3 - Trial Pits Excavation Stage 3 - Sheetpiling Works        |             |                    | 17JUL20 A<br>21JUL20 A |                              | 이 그 사람은 가는 사람이 잘 위한다. 방법은 비난 비난 비난 물건을 받았다.   |
| B10-3M-785                    | Stage 3 - Grouting   |             |                    |                        | 3 - Grouting                 | n na she na she na marka na shekara na shekar |
| B10-3M-790                    | Stage 3 - 1st Layer ELS and UU Support                             |             |                    | 07SEP20 A              | Stage 3 - 1st Layer E        | LS and UU Support   |
| B10-3M-810<br>B10-3M-840      | Stage 3 - 2nd Layer ELS<br>Stage 3 - 3rd Layer ELS                 |             |                    | 22OCT20                |                              | Stage 3 - 2nd Layer ELS   |
| B10-3M-860                    | Stage 3 - Excavate to Formation                                    |             | BOCT20             | 20NOV20<br>08DEC20     | -                            | Stage 3 - 3rd Layer E   |
| B10-3M-910                    | Stage 3 - Waterproofing on Blinding Layer                          |             | DEC20              | 16DEC20                |                              | and the second second because have been been been as a provide the second second second second second second s  |
| B10-3M-920                    | Stage 3- Fwk for Base Slab<br>of Existing Flyover K72              | 7 17        | 7DEC20             | 24DEC20                |                              |   |
| B02-3M-240                    | New Parapet Construction   | 42 24       | 4SEP20 A           | 17NOV20                |                              |   |
| B02-3M-250                    | Removal of Bamboo Scaffolding                                      |             |                    | 260CT20                |                              | New Parapet Construction  |
| B02-3M-260                    | Removal of Stage 3 Portal Frame                                    | 2 24        | 10CT20 *           | 26OCT20                |                              | Removal of Stage 3 Portal Frame   |
| B02-3M-265<br>B02-3M-275      | Removal of Stage 2 Portal Frame<br>Removal of Stage 1 Portal Frame |             | NOV20              | 17NOV20                | -                            | Removal of Stage 2 Porta  |
| Construction of               |  | 223         | BNOV20             | 24NOV20                |                              | Removal of Stat   |
| B11-3M_170                    | Setup Falswork and Formwork  | 25 27       | 7JUN20 A           | 27AUG20 A              | Falswork and Formwork        |   |
| B11-3M_180                    | Rebars Fixing  |             | BAUG20 A           | 15SEP20 A              | Rebars Fi                    |   |
| B11-3M_190<br>B11-3M_200      | Concreting (1st Pour)<br>Formwork (2nd Pour)                       |             | SEP20 A            | 16SEP20 A<br>05OCT20   | Concreti                     |   |
| B11-3M_210                    | Rebars Fixing (2nd Pour)   |             | SOCT20             | 160CT20                |                              | Formwork (2nd Pour)   |
| B11-3M_220                    | Concreting (2nd Pour)  |             | 7OCT20             | 19OCT20                |                              | Concreting (2nd Pour)   |
| B11-3M_230<br>B11-3M_240      | Construction of Parapet (6 bays) Construction of Steel Railing     |             | DOCT20             | 30NOV20                | _                            |   |
| PERE TTA Stac                 |  | 12 0        | 1DEC20             | 14DEC20                |                              |   |
| B10-3M-830                    | Oustanding Deck / Road Construction                                | 30 30       | DOCT19 A           | 16NOV19 A              |                              |   |
| B10-3M-850                    | TTA Stage 4-1  |             |                    | 15SEP20 A              | TTA Stag                     | e 4-1   |
| B10-3M-855<br>B10-3M-870      | TTA Stage 4-2<br>Excavation in SKL Playground                      |             | OMAY19 A           | 15JAN21<br>02JUN20 A   |                              |   |
| B10-3M-880                    | Construction of Pump House   |             |                    | 220CT20                | and the second second second | Construction of Pump House  |
| B10-3M-890                    | Constrution of Base Slab (Bay 14)                                  |             | 2SEP20A            | 14NOV20                |                              | Constrution of Base Slab (Base  |
| B10-3M-900<br>Road and Drain  | Construction of Base Slab (Bay 15)<br>age (CH100 to 170)           | 40 02       | 2SEP20 A           | 19DEC20                |                              |   |
| B04-3M-300                    | SMH1201 ~ SMH1255  | 40 20       | DJUN20 A           | 280CT20                |                              | SMH1201 ~ SMH1255   |
| B04-3M-305                    | Water Main Laying  |             |                    | 22OCT20                |                              | Water Main Laying   |
| B04-3M-310<br>B04-3M-320      | SMH1202 ~ SMH1267  |             |                    | 27JUL20 A              | _                            |   |
| B04-3M-320<br>B04-3M-330      | Gully Drains<br>Kerbs Laying                                       | _           |                    | 30OCT20<br>28NOV20     |                              | Gully Drains  |
|                               | lage (CH170 to 250)  | 2010        | 100120             | 20110 120              |                              | Kerbs Lay   |
| B04-3M-600                    | SMH1264 ~ SMH1261  |             |                    | 31MAR20 A              | -                            |   |
| B04-3M-610<br>B04-3M-615      | Gully Drains<br>SMH1251 ~ SMH1254                                  |             | _                  | 18AUG20 A              |                              |   |
| B04-3M-620                    | Preparation of Formation   |             | 3JUL20 A<br>7OCT20 | 16OCT20<br>03NOV20     |                              | SMH1251 ~ SMH1254   |
| B04-3M-625                    | Subbase Laying   |             | 4NOV20             | 11NOV20                |                              | Subbase Laying  |
| B04-3M-630<br>Road and Drain  | Kerbs Laying<br>age (CH250 to 400)                                 | 20 12       | 2NOV20             | 04DEC20                |                              |   |
| B04-3M-200                    | SMH1261 ~ SMH1323  | 45 24       | 4JUN20 A           | 25AUG20 A              | 51 ~ SMH1323                 |   |
| Road and Drain                | lage at L7   |             |                    |                        |                              |   |
| B06-3M-160                    | Road Formation   |             |                    | 14OCT20                |                              | Road Formation  |
| B06-3M-170<br>B06-3M-180      | Kerbs Construction (K1)<br>Black Top                               |             | ·                  | 260CT20<br>06NOV20     |                              | Kerbs Construction (K1)   |
| B06-3M-190                    | Kebs Construction and U Channel                                    |             |                    | 18NOV20                |                              | Black Top   |
| B06-3M-200                    | Paving Blocks  |             | 14.1               | 23DEC20                |                              |   |
| +Road and Drai                | inage at S15   |             |                    |                        |                              |   |
| E&M Works for                 | Subway   | 50 2        | JUN19A             | 24JUN20 A              |                              |   |
|                               |  |             |                    |                        |                              |   |

|            | DEC        |          |                          |           | 20        | 21<br>AN | 6 e - 6 |
|------------|------------|----------|--------------------------|-----------|-----------|----------|---------|
| 07         | 14         | 21       | 28                       | 04        | 11        | 18       | 25      |
| 1<br>      | 1<br>      |          |                          |           |           |          |         |
|            |            |          |                          | Mer       |           |          |         |
|            |            |          |                          |           |           |          |         |
| stallation |            |          |                          |           |           |          |         |
| A 2)       |            |          |                          |           |           |          |         |
|            |            |          |                          |           |           |          |         |
|            |            |          |                          |           |           |          |         |
|            |            |          |                          |           |           |          |         |
| ELS        |            |          |                          |           |           |          |         |
| Stage      |            |          | Formation<br>Vaterproofi |           | nding Lav | ər       |         |
|            |            |          | Stage 3- F               |           |           |          |         |
| ion        |            |          |                          |           |           |          |         |
|            | í.         |          |                          |           |           |          |         |
| tal Frame  |            |          |                          |           |           |          |         |
| age 1 Por  | tal Fram   | 9        |                          |           | -         |          |         |
|            |            |          |                          |           |           |          |         |
|            |            |          |                          |           |           |          |         |
|            |            |          |                          |           |           |          |         |
| ruction of | Paranet    | (6 bays) |                          |           |           |          |         |
|            |            |          | of Steel Ra              | ailing    |           |          |         |
|            |            |          |                          |           |           |          |         |
|            | - Nor - 10 | -        |                          |           |           | TTA Sta  | nge 4-2 |
|            |            |          |                          |           |           |          | 3       |
| ay 14)     |            |          |                          |           |           |          |         |
|            |            | Constr   | uction of E              | lase Slab | (Bay 15)  |          |         |
|            |            |          |                          |           |           |          |         |
|            |            |          |                          |           |           |          |         |
| aying      |            |          |                          |           |           |          |         |
|            | Π          |          | 1                        |           |           | -        | 1       |
|            |            |          |                          |           |           |          |         |
|            |            |          |                          |           |           |          |         |
| Kerbs Lay  | ina        |          |                          |           |           |          |         |
|            |            |          | 1                        |           | I         |          |         |
|            |            |          |                          |           |           |          |         |
|            |            |          |                          |           |           |          |         |
|            |            |          |                          |           |           |          |         |
| d U Chann  |            | P        | aving Bloo               | cks       |           |          |         |
|            |            |          |                          |           |           |          |         |
|            |            |          |                          |           |           |          |         |
|            |            |          |                          |           |           |          |         |

|                         |                              |   |                | M LAND CONTRACT           | ALC: NOT | descenses.            | Sec. Maria                    | and the second |                       |                  |          |                      | -                       | 2020    |  | and the second | -              |                | 11 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 | 307 S. |           | au d     |    | C Wester |    | 2021      |    |
|-------------------------|------------------------------|---|----------------|---------------------------|----------|-----------------------|-------------------------------|----------------|-----------------------|------------------|----------|----------------------|-------------------------|---------|--|----------------|----------------|----------------|--|--------|-----------|----------|----|----------|----|-----------|----|
| Act<br>ID               | Description                  | Orig<br>Dur   | Early<br>Start | Early<br>Finish           | 31       | 07                    | SEP                           | 21             | 28                    | 05               | OC<br>12 | CT 19                | 26                      | 02      | 09   | NOV            |                | 23             | 30                                     | 07     | DEC<br>14 | 21       | 28 | 04       | 11 | JAN<br>18 | 25 |
| B10-3M-120 Lif          | ift 03 - Installation        | THE OWNER AND ADDRESS OF TAXABLE PARTY.   |                | 22FEB21                   | 5        | 01                    |                               |                |                       |                  |          |                      |                         |         | L  |                |                |                | ann hreadan                            |        |           |          |    |          |    |           |    |
| Portion '4' of the Site |                              |   |                |                           |          |                       |                               |                | 2.                    |                  |          |                      |                         |         |  |                |                |                |  |        |           |          |    |          |    |           |    |
|                         |                              | 460   | 28MAR19 A      | 13OCT20                   |          |                       |                               |                |                       |                  |          |                      |                         |         |  |                |                |                |  |        |           |          |    |          |    |           |    |
| ortion '6' of the Site  |                              |   |                |                           |          |                       |                               |                |                       |                  |          |                      |                         |         |  |                |                |                |  |        |           |          |    |          |    |           |    |
| Road and Drainage       | at S15                       | 动动 计 计算机 建立物  |                | Junit 2016 - All Pr       |          |                       |                               |                |                       |                  |          |                      |                         | 11      |  |                |                |                |  |        |           |          |    |          |    |           |    |
| B11-3M-230 La           | aying Black Top              |   |                | 05NOV20                   |          | and the second second | and the local division of the | STREET, STORE  |                       |                  |          | Contraction of the   |                         |         | Laying I   |                |                |                |  |        |           |          |    |          |    |           |    |
|                         | nstallation of Steel Railing | 12  | 190CT20 *      | 310CT20                   | -        |                       |                               |                |                       |                  |          |                      |                         | Install | ation of S   | Steel Ra       | alling         | -              |  |        |           |          |    |          |    |           |    |
| ECTION 2 OF THE         |                              |   |                |                           |          |                       |                               |                | 1111                  |                  |          |                      |                         |         |  |                |                |                |  |        |           |          |    |          |    |           |    |
|                         |                              | 616   | 020CT18 A      | 240CT20                   |          |                       |                               |                |                       | Anna Marine Cont |          | in the second second |                         |         |  |                |                |                |  |        |           |          |    | -        |    |           |    |
| ECTION 3 OF THE         | WORKS                        | of the second |                |                           |          |                       |                               |                |                       |                  |          |                      |                         |         |  |                |                |                |  |        |           |          |    |          |    |           |    |
|                         |                              | 88  | 27JUN20 A      | 100CT20                   |          |                       |                               |                | Contract of the local |                  |          |                      |                         | 4       |  |                |                | <u>.</u>       |  |        |           |          |    |          |    |           |    |
| ECTION 4 OF THE         | WORKS                        | <b>制度的保持的</b> 市场保持  |                |                           |          |                       |                               |                | 1 · · · ·             |                  |          |                      |                         |         |  |                |                | 1              |  |        |           |          |    |          | _  |           |    |
|                         |                              | 1311  | 27SEP20        | 01JAN25                   |          |                       |                               |                |                       |                  |          |                      |                         |         | and the second |                |                |                |  |        |           |          | -  |          |    |           |    |
| ECTION 6 OF THE         | WORKS                        | States and St   | Statute 100    | Contraction of the second |          |                       |                               |                |                       |                  |          |                      |                         |         |  |                |                |                |  |        |           |          |    |          |    |           |    |
|                         |                              | 1401  | 28SEP16 A      | 28MAR23                   |          |                       |                               |                |                       |                  |          |                      | No. of Concession, Name | -       |  |                | and the second |                |  |        | and sold  |          |    |          |    |           |    |
| OT / Variation / SI / F | RFVO                         | Statistical and   |                |                           |          |                       |                               |                | 1                     |                  |          |                      |                         |         |  |                |                |                | - 10                                   |        |           |          |    |          |    | 1         |    |
|                         |                              | 2207  | 12DEC16 A      | 02MAR24                   |          | COLUMN TO NO          | - 1 K K                       |                | Contractory and       |                  |          |                      |                         |         |  |                |                | and the second |  |        |           | Contra S |    |          |    |           |    |

| Data date 27SEP20 |           |         |
|-------------------|-----------|---------|
|                   | Data date | 27SEP20 |

PEAKO - WO HING JOINT VENTURE CONTRACT NO. KL/2015/02 KAI TAK DEVELOPMENT - STAGE 5A INFRASTRUCTURE AT FORMER NORTH APRON AREA

|      | Early bar           |
|------|---------------------|
| 2000 | Progress bar        |
|      | Critical bar        |
| -    | -Summary bar        |
|      | Start milestone poi |
| ۰    | Finish milestone po |

c Primavera Systems, Inc.

.

| Date    | Revision        | Checked | Approved |
|---------|-----------------|---------|----------|
| 30AUG18 | Rev 5           | KN      | CP       |
| 28FEB19 | Rev 6           | KN      | CP       |
| 12JUL19 | Rev 7           | KN      | CP       |
| 28SEP20 | 3 Month Rolling | WMW     | KN       |

#### FUGRO TECHNICAL SERVICES LIMITED

Fugro Development Centre, 5 Lok Yi Street, Tai Lam, Tuen Mun, N.T., Hong Kong. Tel : +852 2450 8233 Fax : +852 2450 6138 E-mail : matlab@fugro.com Website : www.fugro.com



Appendix D

Monthly EM&A Report For Contract No. ED/2018/01 Kai Tak Development – Stage 4 infrastructure at the former runway and south apron

The copyright of this document is owned by Fugro Technical Services Limited. It may not be reproduced except with prior written approval from the Company.

## Environmental Monitoring and Audit Report for Contract No. ED/2018/01 – Kai Tak Development – Stage 4 infrastructure at the former runway and south apron

## Contract No.: EDO 15/2018

December 2020

(Version 1.1)

| Certified By:_ | pm.                         |
|----------------|-----------------------------|
|                | (Environmental Team Leader) |



Ref.: CEDKTDS4EM00\_0\_0121L.21

11 January 2021

By Post and E-mail

AECOM Asia Company Limited 8/F, Grand Central Plaza, Tower 2 138 Shatin Rural Committee Road Shatin, Hong Kong

Attention: Mr. Clive Cheng

Dear Sir,

#### Re: Contract No. ED/2018/01 – Kai Tak Development Stage 4 Infrastructure at the Former Runway and South Apron

#### Monthly EM&A Report for December 2020

Reference is made to the Environmental Team's submission of the Monthly EM&A Report for December 2020 (Version 1.1) certified by the ET Leader and provided to us via email on 11 January 2021. Please be informed that we have no further comments on the captioned submission. We hereby verify the captioned submission in accordance with Condition 3.3 of EP-337/2009 and Condition 3.2 of EP-445/2013/A.

The ET Leader is reminded that it is the ET's responsibility to ensure the reported information be true, valid and correct as per Condition 3.4 of EP-337/2009 and Condition 3.3 of EP-445/2013/A.

Thank you for your attention. Please do not hesitate to contact the undersigned should you have any queries.

Yours faithfully, For and on behalf of Ramboll Hong Kong Limited

Manson Yeung Independent Environmental Checker

Penta-Ocean

c.c.

CEDD Ka Shing Attn.: Mr. Ronald Siu Attn.: Mr. Chan Pang Attn.: Mr. Daniel Ho

Fax: 2739 0076 By e-mail Fax: 2572 4080

Q:\Projects\CEDKTDS4EM00\02 Proj\_Mgt\02 Corr\CEDKTDS4EM00\_0\_0121L.21.doc

# **Table of Content**

# Page

| E  | XECUTIVE SUMMARY1  |
|----|--|
|    | Breaches of Action and Limit Levels  |
|    | Complaint log  |
|    | Notifications of summons and successful prosecutions   |
|    | Report changes   |
|    | Key construction works in the reporting month  |
|    | Future key issues  |
| 1. | INTRODUCTION   |
|    | Project Background   |
|    | Project Organization   |
|    | Works Area and Construction Programme  |
|    | Construction works undertaken during reporting month   |
|    | Submission Status under the Environmental Permits7   |
|    |  |
| 2. | AIR QUALITY MONITORING9  |
| 2. | AIR QUALITY MONITORING   |
| 2. |  |
| 2. | Monitoring Requirements  |
| 2. | Monitoring Requirements  |
| 2. | Monitoring Requirements  |
| 2. | Monitoring Requirements       9         Monitoring Locations       9         Monitoring Parameters, Frequency and Duration       9         Monitoring Equipment       10   |
| 2. | Monitoring Requirements       9         Monitoring Locations       9         Monitoring Parameters, Frequency and Duration       9         Monitoring Equipment       10         Monitoring Methodology and QA/QC Procedure       11   |
| 2. | Monitoring Requirements9Monitoring Locations9Monitoring Parameters, Frequency and Duration9Monitoring Equipment10Monitoring Methodology and QA/QC Procedure11Wind Data Monitoring13  |
| 2. | Monitoring Requirements9Monitoring Locations9Monitoring Parameters, Frequency and Duration9Monitoring Equipment10Monitoring Methodology and QA/QC Procedure11Wind Data Monitoring13Action and Limit Levels13Impact Air Quality Monitoring results14  |
|    | Monitoring Requirements9Monitoring Locations9Monitoring Parameters, Frequency and Duration9Monitoring Equipment10Monitoring Methodology and QA/QC Procedure11Wind Data Monitoring13Action and Limit Levels13Impact Air Quality Monitoring results14  |
|    | Monitoring Requirements       9         Monitoring Locations       9         Monitoring Parameters, Frequency and Duration       9         Monitoring Equipment       10         Monitoring Methodology and QA/QC Procedure       11         Wind Data Monitoring       13         Action and Limit Levels       13         Impact Air Quality Monitoring results       14         NOISE MONITORING       16 |

|   | Monitoring Equipment   | 17 |
|---|--|----|
|   | Monitoring Methodology and QA/QC Procedure                           | 17 |
|   | Maintenance and Calibration  | 18 |
|   | Action and Limit Levels  | 18 |
|   | Impact Noise Monitoring results                                      | 19 |
| 4 | COMPARISON OF EM&A RESULTS WITH EIA PREDICTIONS                      | 20 |
| 5 | LANDSCAPE AND VISUAL MONITORING                                      | 22 |
|   | Results and Observations   | 22 |
| 6 | ENVIRONMENTAL SITE INSPECTION AND AUDIT                              | 23 |
|   | Site Inspection  | 23 |
|   | Status of Waste Management   | 24 |
|   | Status of Environmental Licenses, Notification and Permits           | 24 |
|   | Implementation Status of Environmental Mitigation Measures           | 25 |
|   | Environmental Complaint and Non-compliance                           | 25 |
|   | Notifications of summons and successful prosecutions                 | 26 |
| 7 | FUTURE KEY ISSUES  | 27 |
|   | Construction Programme in the coming month                           | 27 |
|   | Environmental Site Inspection and Monitoring Schedule for next month | 28 |
| 8 | CONCLUSIONS  | 29 |

# List of Tables

| Table I   | Non-compliance Record in the Reporting Month                          |
|-----------|---|
| Table II  | Summary of complaints in the Reporting Month                          |
| Table III | Summary of summons and successful prosecutions in the Reporting Month |
| Table IV  | Summary of future key issues and potential impact in the coming month |
| Table 1.1 | Contact Information of Key Personnel                                  |
| Table 1.2 | Major activities of the Project during reporting month                |
| Table 1.3 | Summary of Status of Required Submission of EPs                       |

- Table 2.1Locations of Air Quality Monitoring Stations
- Table 2.2
   Air Quality Monitoring Parameters, Frequency and Duration
- Table 2.3Air Quality Monitoring Equipment
- Table 2.4Action and Limit Levels of 24-hour average TSP for Construction Dust<br/>Monitoring
- Table 2.5Action and Limit Levels of 1-hour average TSP for Construction Dust<br/>Monitoring
- Table 2.6
   Summary of 24-hour average TSP Monitoring Data during the reporting month
- Table 2.7
   Summary of 1-hour average TSP Monitoring Data during the reporting month
- Table 3.1
   Locations of Noise Monitoring Stations
- Table 3.2
   Noise Monitoring Parameters, Frequency and Duration
- Table 3.3Noise Monitoring Equipment
- Table 3.4
   Baseline Noise Level and Action and Limit Levels for Construction Noise

   Monitoring
- Table 3.5
   Summary of Noise Monitoring Data during the reporting month
- Table 4.1
   Comparison of 24-hour average TSP Monitoring Data with EIA predictions
- Table 4.2
   Comparison of 1-hour average TSP Monitoring Data with EIA predictions
- Table 4.3
   Comparison of Noise Monitoring Data with EIA predictions
- Table 5.1Summary of observations of Landscape and Visual impact during the reporting<br/>month
- Table 6.1
   Summary of site inspections observations during the reporting month
- Table 6.2
   Summary of Environmental Licenses, Notifications and Permits
- Table 6.3Summary of complaints in the Reporting Month
- Table 6.4
   Summary of summons and successful prosecutions in the Reporting Month
- Table 7.1
   Summary of future key issues and potential impact in the coming month

#### List of Figure

- Figure 1 Proposed works of Contract No. ED/2018/01
- Figure 2 Proposed Bus Stop And Associated Noise Barrier At Road D3A

- Figure 3 Future Pedestrian Connection Between Landscaped Deck And Private Developments
- Figure 4 Site Layout Plan
- Figure 5 Air Quality Monitoring Stations
- Figure 6 Noise Monitoring Stations

#### **List of Appendices**

- Appendix A Organization Chart of EM&A Team
- Appendix B Construction Programme
- Appendix C Environmental monitoring schedules
- Appendix D Photographic records
- Appendix E Calibration certificates, catalogue of air quality monitoring equipment
- Appendix F Weather information
- Appendix G 24-hr TSP monitoring results and graphical presentation
- Appendix H 1-hr TSP monitoring results and graphical presentation
- Appendix I Event and Action Plan for air quality
- Appendix J Calibration certificates, catalogue of noise monitoring equipment
- Appendix K Noise monitoring results and graphical presentation
- Appendix L Event and Action Plan for noise
- Appendix M Event and Action Plan for Landscape and Visual Impact
- Appendix N Waste Flow Table
- Appendix O Environmental Licenses and Notification
- Appendix P Environmental Mitigation Implementation Schedule (EMIS)
- Appendix Q Summaries of Environmental Complaint, Warning, Summon and Notification of Successful Prosecution

# **EXECUTIVE SUMMARY**

1. This is the 12<sup>th</sup> Monthly Environmental Monitoring & Audit (EM&A) report which summaries the findings of the EM&A Programme during the reporting period from 1 to 31 December 2020.

### **Breaches of Action and Limit Levels**

- 2. 1-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.
- 3. 24-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.
- 4. Construction noise monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.
- 5. Summary of the non-compliance in the reporting month for the Project is tabulated in Table I.

| D                  | No. of Ex    |             |              |
|--------------------|--------------|-------------|--------------|
| Parameter          | Action Level | Limit Level | Action Taken |
| 1-hr TSP           | 0            | 0           | N/A          |
| 24-hr TSP          | 0            | 0           | N/A          |
| Construction noise | 0            | 0           | N/A          |

 Table I
 Non-compliance Record in the Reporting Month

# **Complaint log**

6. No complaint was received in the reporting month. Summary of complaints in the reporting month is tabulated in Table II.

| Date of<br>complaint<br>received | Date of complaint | Description of complaint | Investigation /<br>Recommendations /<br>Action take | Close-out<br>date / Status |
|----------------------------------|-------------------|--------------------------|---|----------------------------|
| No                               | NA                | NA                       | NA  | NA                         |

 Table II
 Summary of complaints in the Reporting Month

| Date of<br>complaint<br>received                           | Date of complaint | Description of complaint | Investigation /<br>Recommendations /<br>Action take | Close-out<br>date / Status |
|--|-------------------|--------------------------|---|----------------------------|
| complaint<br>was received<br>in the<br>reporting<br>month. |                   |                          |   |                            |

### Notifications of summons and successful prosecutions

7. No notification of summons and successful prosecutions was received in the reporting month. Summary of summons and successful prosecutions in the reporting month is tabulated in Table III.

| <u>Inter III Summens and Successful prosecutions in the Inporting Incom</u>   |                  |                      |             |                            |  |  |  |  |  |
|---|------------------|----------------------|-------------|----------------------------|--|--|--|--|--|
| Date of<br>receiving<br>notification<br>of summons<br>or<br>prosecutions  | Date of<br>event | Description of event | Action take | Close-out<br>date / Status |  |  |  |  |  |
| No<br>notification<br>of summons<br>and<br>successful<br>prosecutions<br>were<br>received in<br>the reporting<br>month. | NA               | NA                   | NA          | NA                         |  |  |  |  |  |

Table III Summary of summons and successful prosecutions in the Reporting Month

### **Report changes**

8. There was no reporting change in the reporting month.

### Key construction works in the reporting month

- 9. Major construction activities undertake during the reporting month included:
  - Ground investigation works
  - Noise barrier Trial pit and utilities diversion
  - Elevated landscape deck –Bored pile
  - Excavation for North Approach Ramp
  - Permanent Structure Construction for North Depressed Road
  - Construction of Permanent Structure for Pile Cap
  - Construction of base slab and wall for North Approach Ramp
  - ELS works for Noise Barrier Foundation
  - Excavation and ELS for Underpass and South Depressed Road
  - Metal Scaffolding and Falsework Erection & Dismantling at North Approach Ramp

#### Future key issues

10. The future key issues and potential impact in the coming month are given in Table IV.

| Table IV | Summary of fu | ture key issues d | and potential in | mpact in the coming ma | onth |
|----------|---------------|-------------------|------------------|------------------------|------|
|          |               |                   |                  |                        |      |

| Future key issues in the coming month                                      | Potential impact      |
|--|-----------------------|
| Excavation for North Approach Ramp   | Noise and Air Quality |
| Excavation and ELS for Underpass and South Depressed Road                  | Noise and Air Quality |
| Construction of base slab and wall for North Approach Ramp                 | Noise and Air Quality |
| Noise barrier – Trial pit and utilities diversion                          | Noise and Air Quality |
| Bored Pile Construction for Landscape Deck                                 | Noise and Air Quality |
| Permanent Structure Construction for North Depressed Road                  | Noise and Air Quality |
| Fabrication of Precast Yard and Precast Units of DCS Intake<br>Box Culvert | Noise and Air Quality |
| ELS works for Noise Barrier Foundation                                     | Noise and Air Quality |

# **1. INTRODUCTION**

### Project Background

- 1.1 The Kai Tak Development (KTD) is located in the south-eastern part of Kowloon Peninsula of the HKSAR, comprising the apron and runway areas of the former Kai Tak Airport and existing waterfront areas at To Kwa Wan, Ma Tau Kok, Kowloon Bay, Kwun Tong and Cha Kwo Ling.
- 1.2 Contract No. ED/2018/01 Kai Tak Development stage 4 infrastructure at the former runway and south apron (The Project), comprises mainly the design and construction of a dual two- lane Road D3 (Metro Park Section), a single 2-lane Road L12d, a salt water pumping station, a sewage pumping station, landscaped deck and promenade above and adjoining Road D3 (Metro Park Section) respectively, some remaining road works at Road L14, noise barrier at Road D3A, and other associated works at the former runway and south apron. The proposed works are shown in Figure 1 and Figure 2. During the course of the Contract No. ED/2018/01, there may be modification of noise barriers in association with the construction of footbridges connecting to the landscaped deck of Road D3A by developers of adjacent lands (Figure 3). The proposed works and site boundary are shown in Figure 4.
- 1.3 Civil Engineering and Development Department (CEDD) had completed an Environmental Impact Assessment (EIA) and is the Permit Holder.
- 1.4 The construction work under ED/2018/01 comprises the EM&A Manuals (EIA Register Nos. AEIAR-130/2009 for Kai Tak Development and EIA Register Nos. AEIAR-170/2013 for Roads D3A and D4A) and Environmental Permit (EP) Nos. EP-337/2009, EP-445/2013 and Variation to the EP (VEP) No. EP-445/2013/A.
- 1.5 Air quality and noise monitoring has been proposed in the EM&A Manual with EIA Register Nos. AEIAR-130/2009 for Kai Tak Development while no air quality and noise monitoring are proposed in EM&A Manual with EIA Register Nos. AEIAR-170/2013 for Roads D3A and D4A.

# **Project Organization**

1.6 The project organization chart and with respect to the EM&A programme is shown in Appendix A. Information of key personnel contact names and telephone numbers are summarized in Table 1.1.

| Party   | Role   | Contact Person      | Position                 | Phone No. | Fax No.   |
|---|--|---------------------|--------------------------|-----------|-----------|
| Civil<br>Engineering and                                      | Project  | Mr. Ronald Siu      | Senior<br>Engineer       | 3579 2452 | 2739 0076 |
| Development<br>Department<br>(CEDD)                           | Proponent  | Mr. Edwin Chan      | Engineer                 | 3579 2458 | 2739 0076 |
| AECOM Asia<br>Co. Ltd.<br>(AECOM)                             | Supervisor<br>(act as<br>Engineers'<br>Representative<br>(ER) listed in<br>EM&A<br>Manual) | Mr. Clive Cheng     | CRE                      | 3911 4201 | 3911 4288 |
| Ramboll Hong<br>Kong Limited<br>(Ramboll)                     | Independent<br>Environmental<br>Checker (IEC)  | Mr. Manson<br>Yeung | IEC                      | 9700 6767 | 3465 2899 |
| Ka Shing<br>Management<br>Consultant<br>Limited (Ka<br>Shing) | Environmental<br>Team (ET)   | Mr. Chan Pang       | ET Leader                | 6082 2973 | 2120 7752 |
| Penta-Ocean<br>Construction<br>Co., Ltd.<br>(Penta-Ocean)     | Contractor   | Ms. Juliet Ting     | Environmental<br>Officer | 9555 8820 | 3465 8898 |

| Table 1.1 | Contact In | formation | of Ke | y Personnel |
|-----------|------------|-----------|-------|-------------|
|           |            |           |       |             |

#### Works Area and Construction Programme

1.7 The construction works commenced on 20 January 2020. The construction programme of the Project is given in Appendix B.

# Construction works undertaken during reporting month

1.8 Major construction works of the Project in the reporting month are summarized in Table 1.2:

Table 1.2 Major activities of the Project during reporting month





### **Submission Status under the Environmental Permits**

1.9 The status of required submission under Environmental Permit (EP) conditions under

EP-337/2009, EP-445/2013 and Variation to the EP (VEP) No. EP-445/2013/A are summarized in Table 1.3.

| <u>Table 1.5 Summary of Status of Required Submission of Ers</u> |                             |                               |  |                     |  |
|--|-----------------------------|-------------------------------|--|---------------------|--|
| EP Condition<br>EP-337/2009                                      | EP Condition<br>EP-445/2013 | EP Condition<br>EP-445/2013/A | Submission   | Submission<br>Date  |  |
| Condition 1.11   | Condition 1.12              | Condition 1.12                | NotificationofCommencementDateDateofConstruction of the Project      | 6 Jan 2020          |  |
| Condition 2.3  | Condition 2.3               | Condition 2.3                 | Management Organization<br>of Main Construction<br>Companies         | 9 Sep 2019          |  |
| Condition 2.3  | Condition 2.3               | Condition 2.3                 | Updated Management<br>Organization of Main<br>Construction Companies | 28 May 2020         |  |
| Condition 2.4  | Condition 2.4               | Condition 2.4                 | Design Drawings  | 6 Jan 2020          |  |
| Condition 2.11   | Condition 2.5               | Condition 2.5                 | Landscape Mitigation<br>Plans  | 13 Nov 2020         |  |
| Condition 3.2  | NA                          | NA                            | Baseline Monitoring<br>Report  | 2 Jan 2020          |  |
| Condition 3.2  | NA                          | NA                            | Revised Baseline<br>Monitoring Report                                | 28 Mar 2020         |  |
| Condition 3.3  | Condition 3.2               | Condition 3.2                 | Monthly EM&A Report<br>(November 2020)                               | 11 December<br>2020 |  |

Table 1.3 Summary of Status of Required Submission of EPs

# 2. AIR QUALITY MONITORING

# **Monitoring Requirements**

2.1 In accordance with EM&A Manuals (EIA Register Nos. AEIAR-130/2009), impact air quality monitoring shall be carried out during the construction phase of the Project. For regular impact monitoring, a sampling frequency of at least once in every six says will be strictly observed at all of the monitoring stations for 24-hour TSP. For 1-hour TSP monitoring, the sampling frequency of at least three times in every six days will be undertaken when the highest dust impact occurs.

#### **Monitoring Locations**

2.2 Three designated monitoring stations were selected for air quality monitoring programme. Impact air quality monitoring was conducted at three air quality monitoring stations in the reporting month. Table 2.1 describes the air quality monitoring locations, which are also depicted in Figure 5.

| Table 2.1 Bocarions of 111 Quality Monitornity Stations                          |                         |  |
|--|-------------------------|--|
| Air Quality Monitoring Locations for the Project                                 | Location of Measurement |  |
| AM3 - Sky Tower  | Podium floor near T7    |  |
| AM4(A) - The Hong Kong Society for the Blind's<br>Factory cum Sheltered Workshop | Rooftop                 |  |
| AM7 – Hong Kong Children's Hospital  | Rooftop                 |  |

Table 2.1 Locations of Air Quality Monitoring Stations

# **Monitoring Parameters, Frequency and Duration**

2.3 The air quality monitoring locations and monitoring frequency are listed in Table 2.2.

| Air Monitoring Station   | Location for<br>Measurement | Parameter   | Duration                                    | Frequency  |
|--|-----------------------------|---|---|--|
| AM3 - Sky Tower  | Podium floor<br>near T7     |   |   |  |
| AM4(A) - The Hong<br>Kong Society for the<br>Blind's Factory cum<br>Sheltered Workshop | Rooftop                     | <ul> <li>24-hour<br/>average TSP</li> <li>1-hour</li> </ul> | <ul><li> 24 hours</li><li> 1 hour</li></ul> | <ul> <li>Once every 6<br/>days</li> <li>Three times</li> </ul> |
| AM7 - Hong Kong<br>Children's Hospital   | Rooftop                     | average TSP   |   | every 6 days   |

Table 2.2 Air Quality Monitoring Parameters, Frequency and Duration

- 2.4 The monitoring schedule for reporting month and next month is presented in Appendix C.
- 2.5 Photographic records of the impact monitoring setup are shown in Appendix D.

### **Monitoring Equipment**

2.6 24-hour average TSP and 1-hour average TSP levels were measured for impact monitoring. 24-hour average TSP levels were measured by the High Volume Samplers (HVS) and 1-hour average TSP levels were measured by direct reading method to indicate short-term impacts. Wind data monitoring equipment was set up at conspicuous locations for logging wind speed and wind direction near to the dust monitoring locations. Table 2.3 summarizes the equipment to be used in the air quality monitoring.

| Equipment             | Model  | Quantity |
|-----------------------|--|----------|
| HVS Sampler           | TE-5170 X c/w of TSP sampling inlet              | 3        |
| Calibrator            | TISCH TE-5025A                                   | 1        |
| 1-hour TSP Dust Meter | TSI Model AM510 SidePak Personal Aerosol Monitor | 2        |
| Wind Anemometer       | Davis Vantage Pro2 Weather Station               | 1        |

Table 2.3 Air Quality Monitoring Equipment

- 2.7 High volume samplers (HVS) (TE-5170 X c/w of TSP sampling inlet) comprising with appropriate sampling inlets were employed for 24-hour TSP monitoring. The sampler was composed of a motor, a filter holder, a flow controller and a sampling inlet and its performance specification complied with that required by USEPA Standard Title 40, Code of Federation Regulations Chapter 1 (Part 50).
- 2.8 Calibration certificates, catalogue of equipment are given in Appendix E.

# Monitoring Methodology and QA/QC Procedure

## 24-hour TSP Monitoring

#### Operating/Analytical Procedures

- 2.9 Setup criteria of HVS are shown as follows:
  - A horizontal platform with appropriate support to secure the samplers against gusty wind was provided.
  - No two samplers were placed less than 2m apart.
  - The distance between the sampler and an obstacle, such as buildings, was at least twice the height that the obstacle protrudes above the sampler.
  - A minimum of 2m of separation from walls, parapets and penthouses was set for the rooftop samples.
  - A minimum of 2m separation from any supporting structure, measured horizontally was set.
  - No furnaces or incineration flues was nearby.
  - Airflow around the sampler was unrestricted.
  - The sampler was more than 20m from the dripline.
  - Any wire fence and gate, to protect the samplers, was not caused any obstruction during monitoring.
  - Permission were obtained to setup the samplers and to obtain access to the monitoring stations.
  - A secured supply of electricity was provided to operate the samplers.
- 2.10 Prior to the commencement of the dust sampling, the flow rate of the HVS was properly set (between 1.1  $\text{m}^3$ /min. and 1.7  $\text{m}^3$ /min.) in accordance with the manufacturer's instruction to within the range recommended in USEPA Standard Title 40, CFR Part 50.
- 2.11 For TSP sampling, Glass Fiber Filter Media 8" x 10" have a collection efficiency of > 99 % for particles of 0.3 μm diameter were used.
- 2.12 The power supply was checked to ensure the sampler worked properly. On sampling, the sampler was operated for 5 minutes to establish thermal equilibrium before placing any filter media at the designated air monitoring station.

- 2.13 The filter holding frame was removed by loosening the four nuts and a weighted and conditioned filter was carefully centered with the stamped number upwards, on a supporting screen.
- 2.14 The filter was aligned on the screen so that the gasket formed an airtight seal on the outer edges of the filter. Then the filter holding frame was tightened to the filter holder with swing bolts. The applied pressure was sufficient to avoid air leakage at the edges.
- 2.15 The shelter lid was closed and secured with the aluminium strip.
- 2.16 The timer was programmed. Information was recorded on the record sheet, which included the starting time, the weather condition and the filter number (the initial weight of the filter paper can be found out by using the filter number).
- 2.17 After sampling, the filter was removed from the HVS and put into a clean and labeled seal plastic bag to avoid cross contamination. The elapsed time was also be recorded. The sampled filters were sent to the Castco Testing Centre Limited for weighting.
- 2.18 Before weighing, all filters were equilibrated in a conditioning environment for 24 hours. The conditioning environment temperature was between 25 °C and 30 °C and not vary by more than ±3 °C; the relative humidity (RH) was less than 50% and not vary by more than ±5%. A convenient working RH is 40%.

#### Maintenance/Calibration

- 2.19 The following maintenance/calibration are required for the HVS:
  - The HVS and their accessories were properly maintained. Appropriate maintenance such as routine motor brushes replacement and electrical wiring checking were made to ensure that the equipment and necessary power supply are in good working condition.
  - High volume samplers were calibrated with at bi-monthly intervals using TE-5025A Calibration Kit throughout all stages of the air quality monitoring.

#### 1-hour TSP Monitoring

#### Measurement Procedures

2.20 The measurement procedures of the 1-hour TSP were conducted in accordance with the

Manufacturer's Instruction Manual as follows:

- Set up the dust meter on a tripod at 1.2m level.
- Turned on the dust meter and check the battery, if too low, change new ones. Pointed the meter to the source area or the planned measurement area.
- The zero calibration of the instrument was conducted before and after each sampling.
- TSP levels were recorded for 1-hour with 5-minute data logging interval.
- Recorded down the general meteorological conditions, Test ID no., start/end time, initial/final reading at each sampling location for data processing.
- Recorded any activities that may generate dust during measurement period.

#### Maintenance/Calibration

2.21 The following maintenance/calibration are required for the direct dust meters:

• To validity the accuracy of dust meter, compare the results measured by dust meter and HVS by direct reading method every 12 months throughout all stages of the air quality monitoring.

#### Wind Data Monitoring

- 2.22 Wind Anemometer was installed at the roof-top of AM7 Hong Kong Children's Hospital with 10m above ground and clear of constructions or turbulence caused by the buildings.
- 2.23 The wind data was captured by a data logger and the data was downloaded at least once per month for analysis.
- 2.24 The wind data monitoring equipment will be re-calibrated at least once every six months.
- 2.25 Wind direction is divided into 16 sectors of 22.5 degrees each.
- 2.26 Details of weather information during the monitoring period are shown in Appendix F.

#### Action and Limit Levels

2.27 The Action and Limit Levels of 24-hour average TSP and 1-hour average TSP are summarized

# in Table 2.4 and Table 2.5 respectively.

| Parameter                               | Air Monitoring Station | Action Level,<br>$\mu g/m^3$ | Limit Level,<br>µg/m <sup>3</sup> |
|---|------------------------|------------------------------|-----------------------------------|
|   | AM3                    | 182                          | 260                               |
| 24-hour average TSP                     | AM4(A)                 | 187                          | 260                               |
| , i i i i i i i i i i i i i i i i i i i | AM7                    | 181                          | 260                               |

Table 2.4 Action and Limit Levels of 24-hour average TSP for Construction Dust Monitoring

Table 2.5 Action and Limit Levels of 1-hour average TSP for Construction Dust Monitoring

| Parameter          | Air Monitoring Station | Action Level,<br>$\mu g/m^3$ | Limit Level,<br>$\mu g/m^3$ |
|--------------------|------------------------|------------------------------|-----------------------------|
|                    | AM3                    | 297                          | 500                         |
| 1-hour average TSP | AM4(A)                 | 326                          | 500                         |
|                    | AM7                    | 315                          | 500                         |

# **Impact Air Quality Monitoring results**

2.28 Impact monitoring results for 24-hour average TSP and 1-hour average TSP levels at the designed air quality monitoring stations are summarized in Table 2.6 and Table 2.7 respectively.

Table 2.6 Summary of 24-hour average TSP Monitoring Data during the reporting month

| Air Monitoring<br>Station | Average TSP<br>Concentration,<br>µg/m <sup>3</sup> | Range,<br>μg/m <sup>3</sup> | Action Level,<br>µg/m <sup>3</sup> | Limit Level,<br>µg/m <sup>3</sup> |
|---------------------------|--|-----------------------------|------------------------------------|-----------------------------------|
| AM3                       | 88   | 58 - 119                    | 182                                | 260                               |
| AM4(A)                    | 119  | 65 - 146                    | 187                                | 260                               |
| AM7                       | 92   | 56 - 140                    | 181                                | 260                               |

Table 2.7 Summary of 1-hour average TSP Monitoring Data during the reporting month

| Air Monitoring<br>Station | Average TSP<br>Concentration,<br>µg/m <sup>3</sup> | Range,<br>μg/m <sup>3</sup> | Action Level,<br>µg/m <sup>3</sup> | Limit Level,<br>µg/m <sup>3</sup> |
|---------------------------|--|-----------------------------|------------------------------------|-----------------------------------|
| AM3                       | 97   | 67 – 123                    | 297                                | 500                               |
| AM4(A)                    | 117  | 82 - 139                    | 326                                | 500                               |
| AM7                       | 108  | 77 - 146                    | 315                                | 500                               |

- 2.29 There was no Action and Limit Level exceedance of 24-hour average TSP and 1-hour average TSP levels recorded during the reporting month.
- 2.30 Graphical presentation and detailed monitoring results of 24-hour average TSP and 1-hour

average TSP levels are shown in Appendix G and Appendix H respectively.

- 2.31 The Event and Action Plan is provided in Appendix I.
- 2.32 Non-project related construction activities in the adjacent construction sites were observed during the reporting period and may affect the monitoring results.

# 3. NOISE MONITORING

### **Monitoring Requirements**

- 3.1 In accordance with EM&A Manuals (EIA Register Nos. AEIAR-130/2009), impact noise monitoring shall be carried out during the construction phase of the Project.
- 3.2 Regular monitoring,  $L_{Aeq, 30-minute}$ , for each station will be on a weekly basis and conduct one set of measurements between 0700 1900 on normal weekdays.
- 3.3 If construction works are extended to include works during 1900 0700 as well as public holidays and Sundays, additional weekly impact monitoring will be carried out during the respective restricted hours periods.

#### **Monitoring Locations**

3.4 Two designated monitoring stations were selected for noise monitoring programme. Impact noise monitoring was conducted at two noise monitoring stations in the reporting month. Table 3.1 describes the noise monitoring locations, which are also depicted in Figure 6.

| Noise Monitoring Locations for the Project                                    | Location of Measurement |
|---|-------------------------|
| M11 - The Hong Kong Society for the Blind's<br>Factory cum Sheltered Workshop | Rooftop (Façade)        |
| M12 - Hong Kong Children's Hospital   | Rooftop (Façade)        |

Table 3.1 Locations of Noise Monitoring Stations

#### **Monitoring Parameters, Frequency and Duration**

3.5 The noise monitoring locations and monitoring frequency are listed in Table 3.2.

| Noise Monitoring Station  | Location for<br>Measurement | Parameter                        | Frequency and Duration   |
|---|-----------------------------|----------------------------------|--|
| M11 - The Hong Kong<br>Society for the Blind's<br>Factory cum Sheltered<br>Workshop | 1                           | $L_{Aeq,} L_{A10}$ and $L_{A90}$ | 30 - minutes measurement at each<br>monitoring station between 0700<br>- 1900 hrs on normal weekdays<br>(Monday, to Saturday) at |
| M12 - Hong Kong<br>Children's Hospital  | Rooftop<br>(Façade)         |                                  | (Monday to Saturday) at frequency of once per week.  |

Table 3.2 Noise Monitoring Parameters, Frequency and Duration

3.6 The monitoring schedule for reporting month and next month is presented in Appendix C.

3.7 Photographic records of the monitoring setup are shown in Appendix D.

# **Monitoring Equipment**

3.8 As referred to in the Technical Memorandum (TM) issued under the Noise Control Ordinance (NCO), sound level meters in compliance with the IEC 61672-1 (Type 1) standard [this standard replaced the International Electrotechnical Commission Publications 60651:1979 (Type 1) and 60804:1985 (Type 1)] were used for noise monitoring. Table 3.3 summarizes the equipment to be used in the noise monitoring.

Table 3.3 Noise Monitoring Equipment

| Equipment              | Model                  | Quantity |
|------------------------|------------------------|----------|
| Sound Level Meter      | RION NL52              | 2        |
| Sound Level Calibrator | RION NC 74             | 2        |
| Air Flowmeter          | TSI TA440 Air Velocity | 2        |

3.9 Calibration certificates, catalogue of equipment are given in Appendix J.

#### Monitoring Methodology and QA/QC Procedure

- 3.10 The noise level measurement was conducted at 1m from the exterior of the nearby noise sensitive receivers building façade and at 1.2m above the ground and facing to the source area or the planned measurement area.
- 3.11 No noise measurement was conducted in the presence of fog, rain, wind with a steady speed exceeding 5 m/s or wind with gusts exceeding 10 m/s. Air flow was measured by air flow

meter.

- 3.12 Turned on the sound level meter and check the battery, if too low, change new ones.
- 3.13 Calibration was conducted immediately prior to and after each noise measurement, the accuracy of the sound level meters was checked by using sound calibrator generating 1,000 Hz with 94dB. Measurement data was found to be valid only if the calibration levels from before and after the noise measurement agreed to within 1.0 dB.
- 3.14 Noise level was recorded.
- 3.15 Recorded any activities that may generate noise during measurement period.

#### **Maintenance and Calibration**

- 3.16 The microphone head of the sound level meter and calibrator was cleaned with a soft cloth at quarterly intervals.
- 3.17 The sound level meter and sound calibrator were calibrated annually.
- 3.18 Calibration for sound level meter was conducted immediately prior to and following each noise measurement by using sound calibrator generating a known sound pressure level at a known frequency (1,000 Hz with 94dB). Measurements may be accepted as valid only if the calibration levels from before and after the noise measurement agree to within 1.0 dB.

#### Action and Limit Levels

3.19 The Baseline Noise Levels and Action and Limit Levels for construction noise is presented in Table 3.4.

| Table 3.4 Raseline Noise Leve | l and Action and Limit Levels | for Construction Noise Monitoring |
|-------------------------------|-------------------------------|-----------------------------------|
| Tuble 5.4 Duseline Noise Leve | and Action and Linu Levels    | jor construction Noise Montioring |

| Time Period     | Noise Monitoring<br>Station | Baseline Noise<br>Levels, dB (A) | Action Level           | Limit<br>Level |
|-----------------|-----------------------------|----------------------------------|------------------------|----------------|
| 0700 – 1900 on  | M11                         | 68.3                             | When one documented    | 75 dB(A)       |
| normal weekdays | M12                         | 61.9                             | complaint is received. | 75  ub(R)      |

Note: ^ If works are to be carried out during restricted hours, the conditions stipulated in the Construction Noise Permit

(CNP) issued by the Noise Control Authority have to be followed.

#### **Impact Noise Monitoring results**

3.20 Impact noise monitoring results at the designed noise monitoring stations are summarized in Table 3.5 respectively.

Noise Measured LAeq, 30-min, Measured LAeq, 30-min, Limit Action Level Monitoring Level Average, dB(A)Range, dB(A)Station 71.7 69.6 - 73.7M11 When one documented 75 complaint is received dB(A)64.9 - 67.6 M12 66.5

Table 3.5 Summary of Noise Monitoring Data during the reporting month

Note: ^ If works are to be carried out during restricted hours, the conditions stipulated in the Construction Noise Permit (CNP) issued by the Noise Control Authority have to be followed.

- 3.21 There were no action level exceedance of noise monitoring and limit level exceedance of  $L_{Aeq}$ , <sub>30min</sub> recorded during the reporting month.
- 3.22 Graphical presentation and detailed monitoring results are shown in Appendix K.
- 3.23 The Event and Action Plan is provided in Appendix L.
- 3.24 Non-project related construction activities in the adjacent construction sites were observed during the reporting period and may affect the monitoring results.

# 4. COMPARISON OF EM&A RESULTS WITH EIA PREDICTIONS

4.1 The environmental impacts predictions were given in Agreement No. CE 35/2006(CE) Kai Tak Development Engineering Study cum Design and Construction of Advance Works -Investigation, Design and Construction - Kai Tak Development Environmental Impact Assessment Report, EIA Register Nos. AEIAR-130/2009 for Kai Tak Development (The EIA Report). The EM&A data was compared with the EIA predictions as summarized in Table 4.1 to Table 4.3.

Predicted Cumulative Maximum Measured 24-hr 24-hour average TSP average TSP in concentration Reporting ASR No. in Month Air Monitoring Station Scenario 1 Scenario 2 EIA report (Mid 2009 to (Mid 2013 to (December Mid 2013), Late 2016), 2020)  $\mu g/m^3$  $\mu g/m^3$  $\mu g/m^3$ AM3 - Sky Tower A40^ 106 138 58 - 119AM4(A) - The Hong Kong Society for the Blind's Factory A43^ 123 195 65 - 146cum Sheltered Workshop AM7 - Hong Kong Children's PA60 NA NA 56 - 140Hospital

Table 4.1 Comparison of 24-hour average TSP Monitoring Data with EIA predictions

Note:

^ Prediction results are given in the Table 3.13 of the EIA report EIA Register Nos. AEIAR-130/2009 for Kai Tak Development.

Table 4.2 Comparison of 1-hour average TSP Monitoring Data with EIA predictions

|                                 |            | Predicted Cumulative Maximum |              | Measured 1-hr  |
|---------------------------------|------------|------------------------------|--------------|----------------|
|                                 |            | 1-hour av                    | erage TSP    | average TSP in |
|                                 | ASR No. in | concer                       | itration     | Reporting      |
| Air Monitoring Station          |            | Scenario 1                   | Scenario 2   | Month          |
|                                 | EIA report | (Mid 2009 to                 | (Mid 2013 to | (December      |
|                                 |            | Mid 2013),                   | Late 2016),  | 2020)          |
|                                 |            | $\mu g/m^3$                  | $\mu g/m^3$  | $\mu g/m^3$    |
| AM3 - Sky Tower                 | A40        | 217^                         | 247^         | 67 – 123       |
| AM4(A) - The Hong Kong          |            |                              |              |                |
| Society for the Blind's Factory | A43        | 283^                         | 409^         | 82 - 139       |
| cum Sheltered Workshop          |            |                              |              |                |
| AM7 – Hong Kong Children's      | PA60       | NA                           | NA           | 77 – 146       |
| Hospital                        | FA00       | INA                          | INA          | // = 140       |

Note:

^ Prediction results are given in the Table 3.13 of the EIA report EIA Register Nos. AEIAR-130/2009 for Kai Tak Development.

| Noise Monitoring Station   | NSR No. in<br>EIA report | Predicted Mitigated<br>Construction Noise<br>Levels during Normal<br>Daytime Working Hour<br>L <sub>Aeq, 30min</sub> , dB(A) | Measured Noise Level<br>in Reporting Month<br>(December 2020)<br>L <sub>Aeq, 30min</sub> , dB(A) |
|--|--------------------------|--|--|
| M11 - The Hong Kong Society<br>for the Blind's Factory cum<br>Sheltered Workshop | N18                      | 50 - 76*   | 69.6 – 73.7  |
| M12 - Hong Kong Children's<br>Hospital   | PN83,<br>PN84,<br>PN84A  | NA   | 64.9 - 67.6  |

Table 4.3 Comparison of Noise Monitoring Data with EIA predictions

Note:

\* Prediction results are given in the Table 3.20 of the EIA report EIA Register Nos. AEIAR-130/2009 for Kai Tak Development.

- 4.2 24-hour TSP monitoring results at AM3 and AM4(A) were recorded higher than the Scenario 1 (Mid 2009 to Mid 2013) prediction but lower than the Scenario 2 (Mid 2013 to Late 2016) in the EIA Report. Non-project related construction activities in the adjacent construction sites were observed during the reporting period and may affect the monitoring results.
- 4.3 No prediction in the EIA Report for 24-hour TSP monitoring results at AM7.
- 4.4 1-hour TSP monitoring results at AM3, AM4(A) were recorded lower than the prediction in the EIA Report.
- 4.5 No prediction in the EIA Report for 1-hour TSP monitoring results at AM7.
- 4.6 Noise monitoring results at M11 was recorded lower than the prediction in the EIA Report.
- 4.7 No prediction in the EIA Report for noise monitoring results at M12.

# 5. LANDSCAPE AND VISUAL MONITORING

5.1 In accordance with EM&A Manuals (EIA Register Nos. AEIAR-130/2009 and AEIAR-170/2013), Landscape and Visual Monitoring shall be carried out during the construction phase of the Project. Regular impact monitoring will be conducted at least once per week.

### **Results and Observations**

- 5.2 Site inspections were carried out on a weekly basis to monitor the timely implementation of proper environmental management practices and mitigation measures in the Project site.
- 5.3 Site inspections were conducted on 3, 10, 17, 24 and 31 December 2020 in the reporting month.
- 5.4 The summaries of site audits are attached in Table 5.1.

| Inspection<br>Date     | Key Observations | Recommendations / Actions | Close-out<br>Date /<br>Status |
|------------------------|------------------|---------------------------|-------------------------------|
| 3<br>December<br>2020  | No               | NA                        | NA                            |
| 10<br>December<br>2020 | No               | NA                        | NA                            |
| 17<br>December<br>2020 | No               | NA                        | NA                            |
| 24<br>December<br>2020 | No               | NA                        | NA                            |
| 31<br>December<br>2020 | No               | NA                        | NA                            |

Table 5.1 Summary of observations of Landscape and Visual impact during the reporting month

- 5.5 No non-compliance of the landscape and visual impact was recorded in the reporting month.
- 5.6 Should non-compliance of the landscape and visual impact occur, action in accordance with the action plan presented in Appendix M shall be performed.

# 6. ENVIRONMENTAL SITE INSPECTION AND AUDIT

### **Site Inspection**

- 6.1 Site inspections were carried out on a weekly basis to monitor the timely implementation of proper environmental management practices and mitigation measures in the Project site.
- 6.2 Site inspections were conducted on 3, 10, 17, 24 and 31 December 2020 in the reporting month.
- 6.3 The summaries of site audits are attached in Table 6.1.

| Inspection<br>Date     | Key Observations   | Recommendations / Actions   | Close-out<br>Date /<br>Status        |
|------------------------|--|---|--------------------------------------|
| 3<br>December<br>2020  | No   | NA  | NA                                   |
| 10<br>December<br>2020 | Observation:<br>Water spraying was not applied on<br>the dusty walkways regularly at<br>noise barrier working areas. | Action Taken:<br>Dust suppression measures were<br>implemented at noise barrier<br>working areas. | Closed-out<br>17<br>December<br>2020 |

| Table 6.1 Summar | y o | f site inspections | observations | during | the re | eporting month |
|------------------|-----|--------------------|--------------|--------|--------|----------------|
|                  |     |                    |              |        |        |                |

| Inspection<br>Date     | Key Observations  | Recommendations / Actions           | Close-out<br>Date /<br>Status        |
|------------------------|---|-------------------------------------|--------------------------------------|
| 17<br>December<br>2020 | Observation:         Accumulated       waste       should       be         removed. | Action Taken:<br>Waste was cleared. | Closed-out<br>24<br>December<br>2020 |
| 24<br>December<br>2020 | No  | NA                                  | NA                                   |
| 31<br>December<br>2020 | No  | NA                                  | NA                                   |

# **Status of Waste Management**

- 6.4 The amount of wastes generated by the major site activities of the work contracts within the Project during the reporting month is shown in Appendix N.
- 6.5 The Contractor was registered as a chemical waste producer for the Project. The Contractor was reminded that chemical waste containers should be properly treated and stored temporarily in designated chemical waste storage area on site in accordance with the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes.

#### **Status of Environmental Licenses, Notification and Permits**

6.6 A summary of the relevant permits, licenses and/or notifications on environmental protection for the Project is shown in Table 6.2. Environmental licenses and notifications are reported in Appendix O.

| Environmental Licenses, Notifications<br>and Permits | Ref. No.          | Valid Form  | Valid Till   |
|--|-------------------|-------------|--------------|
|  | EP-337/2009       | 23 Apr 2009 | N/A          |
| Environmental Permit under EIAO                      | EP-445/2013       | 3 May 2013  | N/A          |
|  | EP-445/2013/A     | 13 Aug 2014 | N/A          |
| Construction Dust Notification under APCO            | 445956            | 6 Jun 2019  | N/A          |
| Wastewater Discharge License under WPCO              | WT00034610-2019   | 26 Sep 2019 | 30 Sep 2024  |
| Waste Disposal Billing Account                       | 7034450           | 28 Jun 2019 | N/A          |
| Registration as a Chemical Waste<br>Producer         | 5218-286-P3182-03 | 18 Jul 2019 | N/A          |
| Construction Noise Permit                            | GW-RE0705-20      | 28 Aug 2020 | 23 Feb 2021  |
|  | GW-RE0735-20      | 9 Sep 2020  | 6 Mar 2021   |
|  | GW-RE0869-20      | 20 Oct 2020 | 8 Apr 2021   |
|  | GW-RE0991-20      | 26 Nov 2020 | 25 May 2021  |
|  | GW-RE1012-20      | 27 Nov 2020 | 25 May 2021  |
|  | GW-RE1044-20      | 10 Dec 2020 | 01 June 2021 |
|  | GW-RE1074-20      | 18 Dec 2020 | 17 June 2021 |

Table 6.2 Summary of Environmental Licenses, Notifications and Permits

# **Implementation Status of Environmental Mitigation Measures**

- 6.7 The Contractor has implemented environmental mitigation measures and requires as stated in the EIA reports, the EP and the EM&A Manuals. The implementation status of the mitigation measures during the reporting month is summarized in Appendix P.
- 6.8 In response to the site audit findings, the Contractor carried out corrective actions with summary given in Appendix P.

# **Environmental Complaint and Non-compliance**

6.9 No complaint was received in the reporting month. Summary of complaints in the reporting month is tabulated in Table 6.3.

| Date of<br>complaint<br>received | Date of complaint | Description of complaint | Investigation /<br>Recommendations /<br>Action take | Close-out date<br>/ Status |
|----------------------------------|-------------------|--------------------------|---|----------------------------|
| No                               | NA                | NA                       | NA  | NA                         |

Table 6.3 Summary of complaints in the Reporting Month

| Date of<br>complaint<br>received | Date of complaint | Description of complaint | Investigation /<br>Recommendations /<br>Action take | Close-out date<br>/ Status |
|----------------------------------|-------------------|--------------------------|---|----------------------------|
| complaint<br>was                 |                   |                          |   |                            |
| received in                      |                   |                          |   |                            |
| the<br>reporting<br>month.       |                   |                          |   |                            |

6.10 Complaint log and Complaint Investigation report are shown in Appendix Q.

### Notifications of summons and successful prosecutions

6.11 No notification of summons and successful prosecutions was received in the reporting month. Summary of summons and successful prosecutions in the reporting month is tabulated in Table 6.4.

|  |                  | ns and successful prosecuto | 1 0         |                            |
|--|------------------|-----------------------------|-------------|----------------------------|
| Date of<br>receiving<br>notification<br>of summons<br>or<br>prosecutions | Date of<br>event | Description of event        | Action take | Close-out<br>date / Status |
| No   | NA               | NA                          | NA          | NA                         |
| notification   |                  |                             |             |                            |
| of summons   |                  |                             |             |                            |
| and  |                  |                             |             |                            |
| successful   |                  |                             |             |                            |
| prosecutions   |                  |                             |             |                            |
| were   |                  |                             |             |                            |
| received in  |                  |                             |             |                            |
| the reporting  |                  |                             |             |                            |
| month.   |                  |                             |             |                            |

Table 6.4 Summary of summons and successful prosecutions in the Reporting Month

6.12 The summaries of cumulative environmental complaint, warning, summon and notification of successful prosecution for the Project is presented in Appendix Q.

# 7. FUTURE KEY ISSUES

## **Construction Programme in the coming month**

7.1 The major construction activities and potential impacts in the next reporting month as follow:

| <u>Indie 7.1 Summary of Junie Rey issues und potential impact in the conting month</u> |                       |  |  |  |
|--|-----------------------|--|--|--|
| Future key issues in the coming month  | Potential impact      |  |  |  |
| Excavation for North Approach Ramp   | Noise and Air Quality |  |  |  |
| Excavation and ELS for Underpass and South Depressed Road                              | Noise and Air Quality |  |  |  |
| Construction of base slab and wall for North Approach Ramp                             | Noise and Air Quality |  |  |  |
| Noise barrier – Trial pit and utilities diversion                                      | Noise and Air Quality |  |  |  |
| Bored Pile Construction for Landscape Deck   | Noise and Air Quality |  |  |  |
| Permanent Structure Construction for North Depressed Road                              | Noise and Air Quality |  |  |  |
| Fabrication of Precast Yard and Precast Units of DCS Intake<br>Box Culvert             | Noise and Air Quality |  |  |  |
| ELS works for Noise Barrier Foundation   | Noise and Air Quality |  |  |  |

Table 7.1 Summary of future key issues and potential impact in the coming month

- 7.2 The mitigation measures for environmental impact including Air Quality, Construction Noise, Water Quality, Chemical and Waste Management, Landscape and Visual shall be implemented:
  - Sufficient watering of the works site with the active dust emitting activities,
  - Limitation of the speed for vehicles on unpaved site roads,
  - Properly cover the stockpiles,
  - Good maintenance to the plant and equipment,
  - Use of quieter plant and Quality Powered Mechanical Equipment (QPME),
  - Provide movable noise barriers,
  - Appropriate desilting/ sedimentation devices provided on site for treatment before discharge,
  - Well maintain the drainage system to prevent the spillage of wastewater during heavy rainfall,
  - Onsite waste sorting and implementation of trip ticket system,
  - Good management and control on construction waste reduction,
  - Erection of decorative screen hoarding,
  - Strictly following the Environmental Permits and Licenses, and
  - Provide sufficient mitigation measures as recommended in Approved EIA Reports.

# **Environmental Site Inspection and Monitoring Schedule for next month**

7.3 The tentative schedule for weekly site inspection and air quality and noise monitoring in the next month is provided in Appendix C.

# 8. CONCLUSIONS

- 8.1 Environmental monitoring works were performed in the reporting month and all monitoring results were checked and reviewed.
- 8.2 1-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.
- 8.3 24-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.
- 8.4 Construction noise monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.
- 8.5 No complaint was received in the reporting month.
- 8.6 No notification of summons and successful prosecutions was received in the reporting month.

# Figure




Figure 1 – Proposed works of Contract No. ED/2018/01




Figure 2 - Proposed Bus Stop And Associated Noise Barrier At Road D3A




Figure 3 – Future Pedestrian Connection Between Landscaped Deck And Private Developments




Figure 4 – Site Layout Plan




Figure 5 – Air Quality Monitoring Stations






Figure 6 – Noise Monitoring Stations


**Appendix A – Organization Chart of EM&A Team** 






# **Appendix B – Construction Programme**

| C        | Task Name  | Duration            | Remaining<br>Duration      | Actual Start                 | Actual Finish      | Plan Start                       | Plan Finish                        | Late Start                       | Late Finish                      |                 | Free<br>Slack      |                     | sk Total<br>ces Slack       | 2019                |            | 2020        |              |
|----------|--|---------------------|----------------------------|------------------------------|--------------------|----------------------------------|------------------------------------|----------------------------------|----------------------------------|-----------------|--------------------|---------------------|-----------------------------|---------------------|------------|-------------|--------------|
|          | Desilest Dates   | 4044                | 4044                       | No. 16 2010                  |                    |                                  | NA 20, 2024                        | No. 16 2010                      | NA 20, 2024                      | Complete        |                    | (TRA)               |                             |                     | H2         | H1          | H2           |
|          | Project Dates Contract Date  | 1841 days<br>0 days | <b>1841 days</b><br>0 days | May 16, 2019                 | NA<br>May 16, 2019 | May 16, 2019                     | May 29, 2024                       | May 16, 2019<br>May 16, 2019     | May 29, 2024<br>May 16, 2019     | <b>0%</b><br>0% | 0 days             | 0 days<br>0 days    | 0 days<br>0 days            | 🖌 Sun Sep           |            |             |              |
| 2        | Date of Commencement & Completion (CDP1: Item 3)   | 1827 days           | 1827 days                  | May 16, 2019<br>May 30, 2019 | NA                 | May 16, 2019<br>May 30, 2019     | May 16, 2019<br>May 29, 2024       | May 10, 2019<br>May 30, 2019     | May 29, 2024                     | 0%              | 0 days<br>0 days   | 0 days              | 0 days                      |                     |            |             |              |
| 4        | Starting Date (CDPart1: Item 3)  | 0 days              | 0 days                     | May 30, 2019                 | May 30, 2019       | May 30, 2019                     | May 30, 2019                       | May 30, 2019                     | May 30, 2019                     | 100%            | 0 days             | 0 days              | 0 days                      | Star                | ing D      | ate (CDPari | t1: Item 3   |
| 5        | Completion Date  | 0 days              | 0 days                     | NA                           | NA                 | May 30, 2023                     | May 30, 2023                       | May 30, 2023                     | May 30, 2023                     | 0%              | 0 days             | 0 days              | 0 days                      |                     |            |             |              |
| 6        | Establishment Work   | 365 days            | 365 days                   | NA                           | NA                 | May 31, 2023                     | May 29, 2024                       | May 31, 2023                     | May 29, 2024                     | 0%              | 0 days             | 0 days              | 0 days                      |                     |            |             |              |
| 7        | Schedule of Access Dates (CDP1: Item 3[TA No.1)  | 1221 days           | 1221 days                  | May 30, 2019                 | NA                 | May 30, 2019                     | October 2, 2022                    | May 30, 2019                     | October 2, 2022                  | 0%              | 0 days             | 0 days              | 0 days                      |                     |            |             | _            |
| 8        | Access Date - Part 1, 6A,6B,9A,9B  | 0 days              | 0 days                     | May 30, 2019                 | May 30, 2019       | May 30, 2019                     | May 30, 2019                       | May 30, 2019                     | May 30, 2019                     | 100%            | 0 days             | 0 days              | 0 days                      | Acce                | ss Dat     | e - Part 1  | 6A,6B,9A     |
| 9        | Access Date - Part 2A,2C   | 0 days              | 0 days                     | NA                           | NA                 | June 2, 2020                     | June 2, 2020                       | June 2, 2020                     | June 2, 2020                     | 0%              | 0 days             | 0 days              | 0 days                      |                     |            |             | Access I     |
| 10       | Access Date - Part 2B  | 0 days              | 0 days                     | NA                           | NA                 | January 31, 2021                 | January 31, 2021                   | January 31, 2021                 | January 31, 2021                 | 0%              | 0 days             | 0 days              | 0 days                      |                     |            |             | 111          |
| 11       | Access Date - Part 2E  | 0 days              | 0 days                     | NA                           | NA                 | October 2, 2022                  | October 2, 2022                    | October 2, 2022                  | October 2, 2022                  | 0%              | 0 days             | 0 days              | 0 days                      |                     |            |             | 111          |
| 12       | Access Date - Part 3A  | 0 days              | 0 days                     | NA                           | NA                 | March 6, 2022                    | March 6, 2022                      | March 6, 2022                    | March 6, 2022                    | 0%              | 0 days             | 0 days              | 0 days                      |                     |            |             | 111          |
| 13       | Access Date - Part 3B,4  | 0 days              | 0 days                     | NA                           | NA                 | March 5, 2021                    | March 5, 2021                      | March 5, 2021                    | March 5, 2021                    | 0%              | 0 days             | 0 days              | 0 days                      |                     |            |             | t            |
| 14       | Access Date - Part 3C,3D,3E,3G,3I  | 0 days              | 0 days                     | NA                           | NA                 | December 2, 2019                 | December 2, 2019                   |                                  | December 2, 2019                 |                 | 0 days             | 0 days              | 0 days                      |                     | •          | Access Da   | te - Part    |
| 15       | Access Date - Part 3F  | 0 days              | 0 days                     | NA                           | NA                 | June 3, 2022                     | June 3, 2022                       | June 3, 2022                     | June 3, 2022                     | 0%              | 0 days             | 0 days              | 0 days                      |                     |            |             | 111          |
| 16       | Access Date - Part 3H,7A,7B,8,9 (TA No.1)  | 0 days              | 0 days                     | NA                           | NA                 | August 31, 2021                  | August 31, 2021                    | August 31, 2021                  | August 31, 2021                  | 0%              | 0 days             | 0 days              | 0 days                      |                     |            |             | 111          |
| 17       | Access Date - Part 10  | 0 days              | 0 days                     | NA                           | NA                 | June 2, 2021                     | June 2, 2021                       | June 2, 2021                     | June 2, 2021                     | 0%              | 0 days             | 0 days              | 0 days                      |                     |            | e - Area W  |              |
| 18       | Access Date - Area WA1 Schedule of Time for Ordering (CDP1: Item Cl.B5)  | 0 days              | 0 days                     | May 30, 2019                 | May 30, 2019       | May 30, 2019                     | May 30, 2019                       | May 30, 2019                     | May 30, 2019                     | 100%            | 0 days             | 0 days              | 0 days                      |                     | aa Pa      | e - Alea W  | <u>n</u> i   |
| 19       | <b>0</b> , <i>1</i>  | 695 days            | 695 days                   | July 5, 2019                 | NA                 | July 5, 2019<br>June 2, 2020     | May 30, 2021                       | July 5, 2019<br>June 2, 2020     | May 30, 2021                     | <b>0%</b><br>0% | 0 days             | 0 days              | 0 days                      |                     |            |             | Time fo      |
| 20       | Time for Ordering "Section Subject to Excision" - Section 4<br>Time for Ordering "Section Subject to Excision" - Section 8 | 0 days<br>0 days    | 0 days<br>0 days           | NA                           | NA                 | June 2, 2020                     | June 2, 2020<br>June 2, 2020       | June 2, 2020                     | June 2, 2020<br>June 2, 2020     | 0%              | 0 days<br>0 days   | 0 days<br>0 days    | 0 days<br>0 days            |                     |            |             | Time fo      |
| 21       | Time for Ordering "Section Subject to Excision" - Section 9  | 0 days              | 0 days                     | July 5, 2019                 | July 5, 2019       | July 5, 2019                     | July 5, 2019                       | July 5, 2019                     | July 5, 2019                     | 100%            | 0 days             | 0 days              | 0 days                      | Т                   | nefo       | Ordering '  |              |
|          |  |                     |                            |                              |                    |                                  |                                    |                                  |                                  |                 |                    |                     |                             | •                   |            |             |              |
| 23       | Time for Ordering "Section Subject to Excision" - Section 10   | 0 days              | 0 days                     | NA                           | NA                 | May 30, 2021                     | May 30, 2021                       | May 30, 2021                     | May 30, 2021                     | 0%              | 0 days             | 0 days              | 0 days                      |                     |            |             |              |
| 24       | Schedule of Key Dates (CDP1: Item 3[TA No.1])  | 665 days            | 665 days                   | NA                           | NA                 | August 7, 2020                   | June 3, 2022                       | August 7, 2020                   | June 3, 2022                     | 0%              | 0 days             | 0 days              | 0 days                      |                     |            |             | KD1          |
| 25       | KD1<br>KD2   | 0 days<br>0 days    | 0 days<br>0 days           | NA                           | NA                 | August 7, 2020<br>April 18, 2021 | August 7, 2020                     | August 7, 2020<br>April 18, 2021 | August 7, 2020<br>April 18, 2021 | 0%<br>0%        | 0 days             | 0 days<br>0 days    | 0 days<br>0 days            |                     |            |             |              |
| 26<br>27 | KD2<br>KD3   | 0 days              | 0 days                     | NA                           | NA                 | June 1, 2021                     | April 18, 2021<br>June 1, 2021     | June 1, 2021                     | June 1, 2021                     | 0%              | 0 days<br>0 days   | 0 days              | 0 days                      |                     |            |             | 111          |
| 27       | KD4  | 0 days              | 0 days                     | NA                           | NA                 | January 31, 2022                 | January 31, 2022                   | January 31, 2022                 | January 31, 2022                 | 0%              | 0 days             | 0 days              | 0 days                      |                     |            |             |              |
| 20       | KD5  | 0 days              | 0 days                     | NA                           | NA                 | • •                              |                                    | 1 September 17, 2021             |                                  |                 | 0 days             | 0 days              | 0 days                      |                     |            |             |              |
| 30       | KD6  | 0 days              | 0 days                     | NA                           | NA                 |                                  |                                    | 1 December 29, 2021              |                                  |                 | 0 days             | 0 days              | 0 days                      |                     |            |             |              |
| 31       | KD7  | 0 days              | 0 days                     | NA                           | NA                 | June 3, 2022                     | June 3, 2022                       | June 3, 2022                     | June 3, 2022                     | 0%              | 0 days             | 0 days              | 0 days                      |                     |            |             |              |
| 32       | Schedule of Section Completion (CDP1 Cl. X5)   | 1092 days           | ,<br>1092 days             | NA                           | NA                 | June 2, 2021                     | May 29, 2024                       | June 2, 2021                     | May 29, 2024                     | 0%              | 0 days             | 0 days              | 0 days                      |                     |            |             |              |
| 33       | Section Completion Date Section 1  | 0 days              | 0 days                     | NA                           | NA                 | March 1, 2022                    | March 1, 2022                      | March 1, 2022                    | March 1, 2022                    | 0%              | 0 days             | 0 days              | 0 days                      |                     |            |             | 111          |
| 34       | Section Completion Date Section 2  | 0 days              | 0 days                     | NA                           | NA                 | June 2, 2021                     | June 2, 2021                       | June 2, 2021                     | June 2, 2021                     | 0%              | 0 days             | 0 days              | 0 days                      |                     |            |             |              |
| 35       | Section Completion Date Section 3  | 0 days              | 0 days                     | NA                           | NA                 | November 2, 2021                 | November 2, 2021                   | November 2, 2021                 | November 2, 2021                 | 0%              | 0 days             | 0 days              | 0 days                      |                     |            |             |              |
| 36       | Section Completion Date Section 4  | 0 days              | 0 days                     | NA                           | NA                 | May 30, 2023                     | May 30, 2023                       | May 30, 2023                     | May 30, 2023                     | 0%              | 0 days             | 0 days              | 0 days                      |                     |            |             |              |
| 37       | Section Completion Date Section 5  | 0 days              | 0 days                     | NA                           | NA                 | July 5, 2021                     | July 5, 2021                       | July 5, 2021                     | July 5, 2021                     | 0%              | 0 days             | 0 days              | 0 days                      |                     |            |             |              |
| 38       | Section Completion Date Section 6  | 0 days              | 0 days                     | NA                           | NA                 | May 30, 2023                     | May 30, 2023                       | May 30, 2023                     | May 30, 2023                     | 0%              | 0 days             | 0 days              | 0 days                      |                     |            |             |              |
| 39       | Section Completion Date Section 7  | 0 days              | 0 days                     | NA                           | NA                 | May 29, 2024                     | May 29, 2024                       | May 29, 2024                     | May 29, 2024                     | 0%              | 0 days             | 0 days              | 0 days                      |                     |            |             | 111          |
| 40       | Section Completion Date Section 8  | 0 days              | 0 days                     | NA                           | NA                 | December 2, 2021                 |                                    | December 2, 2021                 | December 2, 2021                 |                 | 0 days             | 0 days              | 0 days                      |                     |            |             | 111          |
| 41       | Section Completion Date Section 9  | 0 days              | 0 days                     | NA                           | NA                 | July 5, 2021                     | July 5, 2021                       | July 5, 2021                     | July 5, 2021                     | 0%              | 0 days             | 0 days              | 0 days                      |                     |            |             |              |
| 42       | Section Completion Date Section 10   | 0 days              | 0 days                     | NA                           | NA                 | May 30, 2023                     | May 30, 2023                       | May 30, 2023                     | May 30, 2023                     | 0%              | 0 days             | 0 days              | 0 days                      |                     |            |             | re-meeti     |
| 43       | Pre-meeting of ACABAS  | 153 days            | 153 days                   | NA                           | NA                 | November 29, 201                 | •                                  | May 29, 2024                     | May 29, 2024                     | 0%              | 1491 d.            |                     | 1491 d                      |                     | I I        | Design Wo   |              |
| 44       | Design Working Group Meeting<br>Task Force on Kai Tak Harbourfront Development Meeting                                     | 0 days              | 0 days                     | NA<br>NA                     | NA<br>NA           | January 31, 2020                 | 9 November 29, 2019                |                                  | May 29, 2024                     | 0%              | 1644 d.<br>1581 d. |                     | 1644 d                      |                     | •          |             | orce on K    |
| 45<br>46 | District Council Consultation  | 0 days<br>0 days    | 0 days<br>0 days           | NA                           | NA                 | April 30, 2020                   | January 31, 2020<br>April 30, 2020 | May 29, 2024<br>May 29, 2024     | May 29, 2024<br>May 29, 2024     | 0%<br>0%        | 1491 d.            |                     | 1581 d<br>1491 d            |                     |            | 1           | District Co  |
| 40       | Project Submission   | 853 days            |                            | May 16, 2019                 | NA                 | May 16, 2019                     | September 14, 20.                  |                                  | May 29, 2024<br>May 29, 2024     | 0%              |                    | s 0 days            | 988 days                    |                     |            |             |              |
| 48       | Submit Third Parties Insurance   | 71 days             | 0 days                     | June 18, 2019                | August 27, 2019    | June 18, 2019                    | August 27, 2019                    | June 18, 2019                    | August 27, 2019                  | 100%            | 0 days             |                     | 0 days                      |                     | Subr       | it Third Pa | rties Insu   |
| 49       | Submit Professional Indemnity Insurance  | 29.39 days          | 14 days                    | June 11, 2019                | NA                 | June 11, 2019                    | October 22, 2019                   |                                  | May 29, 2024                     | 52%             | 2 days             | 0 days              | 1681.1                      | <b>.</b>            |            | bmit Profe  |              |
| 50       | Review, Comment and Acceptance of Insurances by Project<br>Manager   | 139.1 days          | 50 days                    | June 13, 2019                | NA                 | June 13, 2019                    | November 11, 2019                  |                                  | May 29, 2024                     | 64%             | 1661<br>days       | 0 days              | 1661<br>days                |                     | F          | eview, Cor  | nment an     |
| 51       | Works Programme  | 160 days            | 60.42 days                 | May 16, 2019                 | NA                 | May 16, 2019                     | October 22, 2019                   | May 16, 2019                     | June 1, 2020                     | 0%              | 223 day            | rs                  | 223 days                    |                     | -          |             | 111          |
| 52       | Submit First Programme   | 20 days             | 0 days                     | May 16, 2019                 | June 4, 2019       | May 16, 2019                     | June 4, 2019                       | May 16, 2019                     | June 4, 2019                     | 100%            | 0 days             | 0 days              | 0 days                      | 📕 Subr              | nit Fir    | t Program   | me           |
| 53       | Review and Comment by Project Manager  | 9 days              | 0 days                     | June 5, 2019                 | June 13, 2019      | June 5, 2019                     | June 13, 2019                      | June 5, 2019                     | June 13, 2019                    | 100%            | 0 days             | 0 days              | 0 days                      | Revi                | ew an      | d Commen    | t by Proje   |
| 54       | Revise and Resubmission of Works Programme   | 30 days             | 9.21 days                  | June 14, 2019                | NA                 | June 14, 2019                    | October 2, 2019                    | June 14, 2019                    | May 11, 2020                     | 69%             | 0 days             | 0 days              | 222.79                      | <b>±</b>            | 🖦 Rev      | ise and Res | submissic    |
| 55       | Final Review and Acceptance of the First Programme by  | 21 days             | 21 days                    | NA                           | NA                 | October 2, 2019                  | October 23, 2019                   | May 12, 2020                     | June 1, 2020                     | 0%              | 218.79             | 0 days              | 222.79                      | _                   | T Fi       | nal Review  | and Acce     |
| 56       | Project Manager<br>Submit Health and Safety Management Plan (ACC Cl. D6(2))  | 6 days              | 0 days                     | May 30, 2019                 | June 4, 2019       | May 30, 2019                     | June 4, 2019                       | May 30, 2019                     | June 4, 2019                     | 100%            | days<br>0 days     | 0 days              | days<br>0 days              | Subr                | nit He     | alth and Sa | fety Man     |
| 57       | Submit Detailed Programme for Safety Risk (ER Part 7, Cl. 7.3.4)   | 12 days             | 12 days                    | NA                           | NA                 | October 29, 2019                 | November 9, 2019                   | May 18, 2024                     | May 29, 2024                     | 0%              | 1663               | 0 days              | 1663                        |                     | <b>*</b> s | ubmit Deta  | iled Proc    |
| 58       | Submit Environmental Management Plan (ACC Cl. D20(2))  | 6 days              | 0 days                     | May 30, 2019                 | June 4, 2019       | May 30, 2019                     | June 4, 2019                       | May 30, 2019                     | June 4, 2019                     | 100%            | days<br>0 days     | 0 days              | <mark>days</mark><br>0 days | Subr                | nit En     | vironmenta  | l Manage     |
| 59       | Submit QA/QC Manual  | 14 days             | 14 days                    | NA                           | NA                 | October 25, 2019                 | November 7, 2019                   | May 16, 2024                     | May 29, 2024                     | 0%              | 1665 d.            | <mark>0 days</mark> | 1665 d                      |                     | s s        | ubmit QA/   | QC Manu      |
| 60       | Submit BIM Models Deliverables   | 103 days            | 41.33 days                 | August 19, 2019              | NA                 | August 19, 2019                  | November 30, 201                   |                                  | May 29, 2024                     | 0%              | 1643 d.            |                     | 1643 d                      |                     | <b>₩</b>   | Submit BI   |              |
| 61       | Existing Site Model (Topography)   | 5 days              | 0 days                     | August 19, 2019              | August 23, 2019    | August 19, 2019                  | August 23, 2019                    |                                  | August 23, 2019                  | 100%            | 0 days             |                     | 0 days                      |                     | Existi     | ng Site Moo | iel (Topo    |
|          |  | _                   |                            | 1anual Task                  | Duration           |                                  | Baseline Milestone                 |                                  |                                  |                 | ternal Tasks       |                     |                             | nactive Milestone   |            |             |              |
|          | ised Programme- Critical Task 2018/01 with Progress Critical Split   |                     |                            | tart-only                    | Baseline           | Unity                            | Milestone                          |                                  | imary<br>iual Summary            |                 | tternal Tasks      |                     |                             | nactive Milestone 🔍 |            | ваѕе        | line Summary |
|          | late as of 22-Sep-19 Critical Progress Task Prog   |                     | 5                          | inish-only ]                 | Baseline           | Split                            |                                    |                                  | ect Summary                      |                 | active Task        |                     |                             | Deadline +          |            |             |              |
|          |  |                     |                            |                              |                    |                                  |                                    | -                                |                                  |                 |                    |                     |                             |                     |            |             |              |
|          |  |                     |                            |                              |                    |                                  |                                    | Page                             | 5 L                              |                 |                    |                     |                             |                     |            |             |              |




| 14     | sk Name  | Duration           | 9                      | Actual Start                            | Actual Finish                          | Plan Start        | Plan Finish        | Late Start                                | Late Finish                       | Physical<br>% | Free<br>Slack                                   | Time Risk<br>Allowance |                  | 9 2020                                 |
|--------|--|--------------------|------------------------|---|--|-------------------|--------------------|---|-----------------------------------|---------------|---|------------------------|------------------|--|
|        |  |                    | Duration               |   |  |                   |                    |   |                                   | %<br>Complet  |   | (TRA)                  |                  | H1 H2 H1                               |
| 2<br>3 |  | 5 days             | 0 days                 |   | August 30, 2019                        | August 26, 2019   | August 30, 2019    | August 26, 2019                           | August 30, 2019                   | 100%          | 0 days  |                        | 0 days           | Sun September 22 Under                 |
| _      |  | 28 days<br>46 days | 4.8 days<br>40.02 days | September 2, 2019<br>September 16, 2019 |  | · · · ·           |                    | 9 September 2, 2019<br>September 16, 2019 | May 29, 2024                      | 83%<br>13%    | 1703 d<br>1670.9                                |                        | 1703 d<br>1670.9 | 3D Photog                              |
| _      |  | 18 days            | 1.08 days              | September 6, 2019                       |  |                   |                    | 9 September 6, 2019                       | May 29, 2024                      | 94%           | 1709.9  |                        | 1709.9           | AIP Model                              |
| _      |  | 15 days            | 1.05 days              | September 9, 2019                       |  |                   |                    | 9 September 9, 2019                       | May 29, 2024                      | 93%           | 1709.9  |                        | 1709.9           | <ul> <li>Interfacing C</li> </ul>      |
| -      |  | 0 days             | 0 days                 | NA                                      | NA                                     |                   | October 31, 2019   |   | October 31, 2019                  |               | 0 days  |                        | 0 days           | Monthly L                              |
| _      |  | 0 days<br>0 days   | 0 days                 | NA                                      | NA                                     | October 31, 2019  | October 31, 2019   | · · · ·                                   | October 31, 2019                  |               | 0 days  |                        | 0 days           | 4D Model                               |
| _      |  | 0 days<br>0 days   | 0 days                 | NA                                      | NA                                     |                   |                    | November 30, 2019                         | November 30, 2019                 |               | 0 days  |                        | 0 days           | Constru                                |
| _      |  | 77 days            | 77 days                |   | NA                                     | August 16, 2019   |                    | August 16, 2019                           | October 31, 2019                  |               | 0 days  |                        | 0 days           | BIM Deliv                              |
| _      |  | 0 days             | 0 days                 | August 16, 2019                         | August 16, 2019                        | August 16, 2019   | August 16, 2019    | August 16, 2019                           | August 16, 2019                   | 100%          | 0 days  |                        | 0 days           | ♦ Establish BIM 1                      |
| _      |  | 0 days             | 0 days                 | August 16, 2019                         | August 16, 2019                        | August 16, 2019   | August 16, 2019    | August 16, 2019                           | August 16, 2019                   | 100%          | 0 days  |                        | 0 days           | BIM Execution                          |
| _      |  | 0 days             | 0 days                 | August 16, 2019                         | August 16, 2019                        | August 16, 2019   | August 16, 2019    | August 16, 2019                           | August 16, 2019                   | 100%          | 0 days  |                        | 0 days           | BIM Submissio                          |
| _      |  | 0 days             | 0 days                 |   | August 31, 2019                        | August 31, 2019   | August 31, 2019    | August 31, 2019                           | August 31, 2019                   | 100%          | 0 days  |                        | 0 days           | BIM 360 Licer                          |
| _      |  | 0 days<br>0 days   | 0 days                 |   | August 31, 2019                        | August 31, 2019   | August 31, 2019    | August 31, 2019                           | August 31, 2019                   | 100%          | 0 days  |                        |                  | BIM/Drawing                            |
| _      |  | 0 days             | 0 days                 |   |  |                   |                    | September 9, 2019                         | September 9, 2019                 |               | 0 days  |                        | 0 days<br>0 days | CDE Setup                              |
| _      |  | 0 days             | 0 days                 |   | · · ·                                  |                   |                    | September 9, 2019                         |                                   |               | 0 days  |                        |                  | Clash Report                           |
| _      | •  |                    |                        |   | · · ·                                  |                   |                    |   | September 9, 2019                 |               |   |                        | 0 days           | Monthly Rep                            |
| _      |  | 0 days             | 0 days                 |   |  |                   |                    | September 9, 2019                         | September 9, 2019                 |               | 0 days  |                        | 0 days           | Quality Assu                           |
| _      |  | 0 days             | 0 days                 |   |  |                   |                    | 9 September 30, 2019                      |                                   |               | 0 days  |                        | 0 days           | BIM Trainin                            |
| _      |  | 0 days             | 0 days                 | -                                       |  |                   |                    | 9 September 30, 2019                      | -                                 |               | 0 days  |                        | 0 days           | BIM Trainin                            |
| _      |  | 0 days             | 0 days                 |   |  |                   |                    | 9 September 30, 2019                      |                                   |               | 0 days  |                        | 0 days           |  |
|        |  | 0 days             | 0 days                 | NA                                      | NA                                     | October 31, 2019  | October 31, 2019   |   | October 31, 2019                  |               | 0 days  |                        | 0 days           | 4 Sets of E<br>Monthly E               |
|        |  | 0 days             | 0 days                 | NA                                      | NA                                     | October 31, 2019  | October 31, 2019   | October 31, 2019                          | October 31, 2019                  |               | 0 days  |                        | 0 days           | Monthly E                              |
|        |  | 0 days             | 0 days                 | NA                                      | NA                                     | October 31, 2019  | October 31, 2019   |   | October 31, 2019                  |               | 0 days  |                        | 0 days           | Monthly C                              |
|        | -  | 0 days             | 0 days                 | NA                                      | NA                                     | October 31, 2019  | October 31, 2019   |   | October 31, 2019                  |               | <mark>0 days</mark>                             |                        | 0 days           | BIM Object                             |
|        | Temporary Traffic Management   | 839 days           | 682.35 days            | May 30, 2019                            | NA                                     | May 30, 2019      | September 14, 20   | . May 30, 2019                            | May 29, 2024                      | 0%            | 988 days  | 6                      | 988 days         |  |
|        | · · · · · · · · · · · · · · · · · · ·  | 14 days            | 0 days                 | May 30, 2019                            | June 12, 2019                          | May 30, 2019      | June 12, 2019      | May 30, 2019                              | June 12, 2019                     | 100%          | 0 days  | 0 days                 | 0 days           | 🕇 Submit Traffic Engi                  |
| _      | (PS1.16(3))<br>Submit Road Closure Implementation Plan (PS1.14A(2)) within   | 1/ days            | 14 days                | NA                                      | NA                                     | November 1, 2019  | November 14, 2019  | May 16, 2024                              | May 29, 2024                      | 0%            | 1658  | 0 days                 | 1658             | _ Submit Ro                            |
|        | 14d after acceptance of Works Programme  | 14 0895            | 14 0893                |   |  | November 1, 2019  | November 14, 201   | , Widy 10, 2024                           | Way 23, 2024                      | 070           | days  | U days                 | days             |  |
|        | Submit EP Mgt System Co-ordinator (PS Cl. 1.18N(2))  | 7 days             | 0 days                 | May 30, 2019                            | June 5, 2019                           | May 30, 2019      | June 5, 2019       | May 30, 2019                              | June 5, 2019                      | 100%          | 0 days  | 0 days                 | 0 days           | Submit EP Mgt Syst                     |
|        | Approve of EP Co-ordinator by Project Manager (PS Cl.<br>1.18N(2))   | 14 days            | 0 days                 | June 6, 2019                            | June 19, 2019                          | June 6, 2019      | June 19, 2019      | June 6, 2019                              | June 19, 2019                     | 100%          | 0 days  | 0 days                 | 0 days           | Approve of EP Co-                      |
|        |  | 7 days             | 0 days                 | May 30, 2019                            | June 5, 2019                           | May 30, 2019      | June 5, 2019       | May 30, 2019                              | June 5, 2019                      | 100%          | 0 days  | 0 days                 | 0 days           | Submit UU detectio                     |
|        | Submit & obtain approval: site office's location and layout plan<br>(PS Cl. 1.45(11)) (7d submission + 14d approval) | 31 days            | 10 days                | May 30, 2019                            | NA                                     | May 30, 2019      | October 2, 2019    | May 30, 2019                              | May 29, 2024                      | 100%          | 1701<br>days                                    | 0 days                 | 1701<br>days     | ¥ Submit & ok                          |
| -      | Submit Site survey record (PS Cl.1.47(7))  | 34 days            | 0 days                 | May 30, 2019                            | July 2, 2019                           | May 30, 2019      | July 2, 2019       | May 30, 2019                              | July 2, 2019                      | 100%          | 0 days  | 0 days                 | 0 days           | 📕 Submit Site surve                    |
|        | Submit & obtain approval: fencing & hoarding plan (PS Cl.<br>1.48(10)  | 5 days             | 5 days                 | NA                                      | NA                                     | October 2, 2019   | October 6, 2019    | November 4, 2019                          | November 8, 2019                  | 0%            | 1 day   | 0.5 days               | 33 days          | Submit & ol                            |
|        |  | 65 days            | 0 days                 | May 30, 2019                            | August 2, 2019                         | May 30, 2019      | August 2, 2019     | May 30, 2019                              | August 2, 2019                    | 100%          | 0 days  | 0 days                 | 0 days           | 📕 Submit site facil                    |
| -      |  | 36 days            | 0 days                 | May 30, 2019                            | July 4, 2019                           | May 30, 2019      | July 4, 2019       | May 30, 2019                              | July 4, 2019                      | 100%          |   | 0 days                 | 0 days           | 📕 Submit security sy                   |
| -      |  | 12 days            | 0 days                 | October 15, 2019                        | October 26, 2019                       | October 15, 2019  | October 26, 2019   | October 15, 2019                          | October 26, 2019                  | 100%          | 0 days  | 0 days                 | 0 days           | Submit We                              |
| -      |  | 47 days            | 0 days                 | May 30, 2019                            | July 15, 2019                          | May 30, 2019      | July 15, 2019      | May 30, 2019                              | July 15, 2019                     | 100%          | 0 days  | 0 days                 | 0 days           | Submit Interface                       |
| _      |  |                    |                        |   |  |                   |                    |   |                                   |               |   |                        |                  | Submit Subcontrac                      |
|        | Submit Subcontractor Management Plan (ACC Cl. C5(1))   | 13 days            | 0 days                 | May 30, 2019                            | June 11, 2019                          | May 30, 2019      | June 11, 2019      | May 30, 2019                              | June 11, 2019                     | 100%          | 0 days  | 0 days                 | 0 days           |  |
|        | Submit Temporary Drainage and Sewerage Management Plan<br>(PS Cl. 1.24A(1))  | 45 days            | 33.12 days             | May 30, 2019                            | NA                                     | May 30, 2019      | October 26, 2019   | May 30, 2019                              | August 7, 2020                    | 32%           | 33.88<br>days                                   | 0 days                 | 286.88<br>days   | Submit Ter                             |
|        | Submit Piling Programme (PS Cl. 8.35D)   | 12 days            | 12 days                | NA                                      | NA                                     | January 2, 2020   | January 13, 2020   | February 1, 2020                          | February 12, 2020                 | 0%            | 18 days   | 0 days                 | 30 days          | Submi                                  |
|        | Submit EM&A Manual (ER Part 8, Cl. 8.2)  | 6 days             | 0 days                 | May 30, 2019                            | June 4, 2019                           | May 30, 2019      | June 4, 2019       | May 30, 2019                              | June 4, 2019                      | 100%          | 0 days  | 0 days                 | 0 days           | Submit EM&A Man                        |
|        | Submit Proposal of selection of suppliers of Plant and   | 80 days            | 0 days                 | May 30, 2019                            | August 17, 2019                        | May 30, 2019      | August 17, 2019    | May 30, 2019                              | August 17, 2019                   | 100%          | 0 days  | 0 days                 | 0 days           | Submit Propos                          |
| -      | Materials (ACC Cl. C11(1)<br>Submit Contractor's Management Team (ACC Cl. D1(3))                                     | 50 days            | 0 days                 | May 30, 2019                            | July 18, 2019                          | May 30, 2019      | July 18, 2019      | May 30, 2019                              | July 18, 2019                     | 100%          | 0 days  | 0 days                 | 0 days           | 📕 Submit Contracto                     |
|        |  |                    |                        |   | • •                                    |                   |                    |   |                                   |               |   |                        |                  |  |
|        | -  | 839 days           | 705.7 days             | May 30, 2019                            | NA                                     | May 30, 2019      | September 14, 20   | . May 30, 2019                            | November 15, 2022                 | 2 0%          | 427 days  | 5                      | 427 days         |  |
|        | General Design Submission  | 192 days           | 43.98 days             | May 30, 2019                            | NA                                     | May 30, 2019      | December 7, 2019   | May 30, 2019                              | December 10, 2019                 | 0%            | 3 days  |                        | 3 days           | General General                        |
|        | Project Design Plan (Draft)  | 16 days            | 0 days                 | May 30, 2019                            | June 14, 2019                          | May 30, 2019      | June 14, 2019      | May 30, 2019                              | June 14, 2019                     | 100%          | 0 days  | 0 days                 | 0 days           | 🖡 Project Design Plar                  |
|        | Project Design Plan (Draft) Comment by PM  | 14 days            | 0 days                 | June 15, 2019                           | June 28, 2019                          | June 15, 2019     | June 28, 2019      | June 15, 2019                             | June 28, 2019                     | 100%          | 0 days  |                        | 0 days           | <ul> <li>Project Design Pla</li> </ul> |
|        | Address Comments   | 66 days            | 0 days                 | July 2, 2019                            | September 5, 2019                      | July 2, 2019      | September 5, 2019  | July 2, 2019                              | September 5, 2019                 | 100%          | 0 days  | 1 days                 | 0 days           | Address Comr                           |
|        | Project Design Plan (Final)  | 19 days            | 15.2 days              | September 5, 2019                       | NA                                     | September 5, 2019 | October 8, 2019    | September 5, 2019                         | December 10, 2019                 | 20%           | 63.8 day  | s 0 days               | 63.8 days        | 📕 🎦 Project Desi                       |
| 1      | Design Memorandum (Draft)  | 26 days            | 0 days                 | June 4, 2019                            | June 29, 2019                          | June 4, 2019      | June 29, 2019      | June 4, 2019                              | June 29, 2019                     | 100%          | 0 days  | 0 days                 | 0 days           | 🚽 Design Memorand                      |
| 1      | Address Comments   | 15 days            | 0 days                 | August 1, 2019                          | August 15, 2019                        | August 1, 2019    | August 15, 2019    | August 1, 2019                            | August 15, 2019                   | 100%          | 0 days  | 1 days                 | 0 days           | 📑 Address Comm                         |
|        |  | 5 days             | 5 days                 | July 23, 2019                           | NA                                     | July 23, 2019     | September 27, 201  | 9 July 23, 2019                           | December 10, 2019                 | 0%            | 74 days   |                        | 74 days          | Design Mem                             |
|        |  | 25 days            | 4 days                 | September 16, 2019                      | ) NA                                   |                   |                    | September 16, 2019                        |                                   |               |   | 1 day                  | 8 days           | 📕 🍆 Traffic Impa                       |
| 1      |  | 28 days            | 28 days                | NA                                      | NA                                     | October 11, 2019  | November 7, 2019   | October 19, 2019                          | November 15, 2019                 | 9 0%          |   | 0.5 days               | 8 days           | 📕 🎽 Address C                          |
|        |  | 25 days            | 25 days                | NA                                      | NA                                     | November 8, 2019  |                    | November 16, 2019                         | December 10, 2019                 |               |   | 0.5 days               | 8 days           | Traffic Ir                             |
|        |  | 69 days            | 0 days                 | May 30, 2019                            | August 6, 2019                         | May 30, 2019      | August 6, 2019     | May 30, 2019                              |                                   | 100%          |   | 2 days                 | 0 days           | ACABAS (Draft)                         |
|        |  | 51 days            | 6 days                 | August 7, 2019                          | NA                                     | August 7, 2019    | September 28, 201  |   | December 10, 2019                 |               | 73 days   |                        | 73 days          | Address Con                            |
| _      |  | 25 days            | 0 days                 | August 28, 2019                         | September 21, 2019                     | <b>u</b>          | September 21, 201  |   | September 21, 2019                |               | 0 days  |                        | 0 days           | ACABAS (Fin                            |
|        |  |                    |                        |   |  |                   |                    |   |                                   |               |   |                        |                  |  |
|        | d Programme- Critical Task   |                    | M                      | lanual Task                             | Duration-or                            | nly               | Baseline Milestone | ♦ Sum                                     | mary                              | E             | xternal Tasks                                   |                        | Inactive         | e Milestone 🔷 🛛 Ba                     |
| /201   | d Programme-<br>L8/01 with Progress Critical Split Split<br>e as of 22-Sep-19 Critical Progress Task Progr           |                    | S                      |   | Duration-or<br>Baseline<br>Baseline Sp |                   | Milestone          | ♦ Man                                     | mary ual Summary contract Summary | E             | xternal Tasks<br>xternal Milest<br>nactive Task | one 🔶                  |                  | e Summary                              |




| )          | fask Name  | Duration            | Remaining<br>Duration | Actual Start                 | Actual Finish       | Plan Start                            | Plan Finish                        | Late Start                             | Late Finish                         | Physical<br>%<br>Complete | Free<br>Slack     | Time Risk<br>Allowances<br>(TRA) |                   | 2019<br>Н1 Н | 12             | 2020<br>H1           |                |
|------------|--|---------------------|-----------------------|------------------------------|---------------------|---------------------------------------|------------------------------------|--|-------------------------------------|---------------------------|-------------------|----------------------------------|-------------------|--------------|----------------|----------------------|----------------|
| 120        | VCAB (Draft)   | 45 days             | 0 days                | September 4, 2019            | October 18, 2019    | September 4, 2019                     | October 18, 2019                   | September 4, 2019                      | October 18, 2019                    | 100%                      |                   | 2 days                           | 0 days            | Sun Septe    | ember 22       | B (Draft)            | <u>ا</u>       |
| 121        | Address Committee's comments   | 15 days             | 15 days               | NA                           | NA                  | October 19, 2019                      | November 2, 2019                   |  | November 5, 2019                    | 0%                        | 0 days            | 2 days                           | 3 days            |              |                | ldress Co            |                |
| 122        | VCAB (Final)   | 15 days             | 15 days               | NA                           | NA                  | November 3, 2019                      |                                    |  | November 20, 2019                   |                           |                   | 2 days                           | 3 days            |              |                | CAB (Fin:            |                |
| 123        | Durability Assessment Report (Draft)   | 60 days             | 0 days                | May 30, 2019                 | July 28, 2019       | May 30, 2019                          | July 28, 2019                      | May 30, 2019                           | July 28, 2019                       | 0%                        |                   | 3 days                           | 0 days            |              |                | ty Assessi           |                |
| 124        | Address Comments   | 30 days             | 0 days                | July 29, 2019                | August 27, 2019     | July 29, 2019                         | ÷ .                                | July 29, 2019                          | 3 ,                                 | 0%                        |                   | 2 days                           | 0 days            |              |                | s Commi              |                |
| 125        | Durability Assessment Report (Final)   | 30 days             | 4 days                | <b>Q</b>                     | NA                  | August 28, 2019                       | September 26, 2019                 | <b>G</b> ,                             | November 20, 2019                   |                           | 52 days           |                                  | 55 days           |              |                | bility Ass           |                |
| 126        | Landscape Mitigation Plan Site Investigation   | 20 days             | 20 days               | NA                           | NA                  |                                       | December 7, 2019                   |  | December 10, 2019                   |                           | 3 days            | 3 days                           | 3 days            |              |                | landscap<br>Site Inv |                |
| 127<br>128 | Ground Investigation Proposal (Draft)  | 209 days<br>56 days | 0 days                | June 1, 2019<br>June 1, 2019 | NA<br>July 26, 2019 | June 1, 2019<br>June 1, 2019          | December 26, 2019<br>July 26, 2019 | June 1, 2019                           | • •                                 | <b>0%</b><br>100%         | 15 days<br>0 days | 1 days                           | 15 days<br>0 days | T Gr         |                | Investiga            |                |
| 128        | Submit & endorse by Gov. Depts and PM  | 6 days              | 0 days                | July 27, 2019                | August 1, 2019      | July 27, 2019                         |                                    | July 27, 2019                          | July 26, 2019<br>August 1, 2019     | 100%                      |                   | 1 days                           | 0 days            |              |                | & endors             |                |
| 130        | Ground Investigation Proposal (Final)  | 25 days             | 25 days               | • •                          | NA                  | August 2, 2019                        | • ·                                | August 2, 2019                         | November 29, 2019                   |                           |                   | 1 days                           | 43 days           |              |                | und Inve             |                |
| 131        | Submit and endorse by Gov. Depts and PM  | 14 days             | 14 days               | NA                           | NA                  | October 18, 2019                      |                                    |  | December 13, 2019                   |                           | 28 days           |                                  | 43 days           |              |                | bmit and             |                |
| 132        | Supervise the SI Carry Out on Site   | ,<br>90 days        | ,<br>46 days          | August 10, 2019              | NA                  | August 10, 2019                       | November 7, 2019                   |  | November 22, 2019                   |                           |                   | ,<br>4 days                      | 15 days           |              | su Su          | pervise t            | the SI         |
| 133        | Submit SI Report(Draft) for Comment  | 21 days             | 21 days               | NA                           | NA                  | November 8, 2019                      | November 28, 2019                  | November 23, 2019                      | December 13, 2019                   | 0%                        |                   | 1 days                           | 15 days           |              | S S            | ubmit SI             | i Repo         |
| 134        | Submit and endorse SI Report(Final) by Project Manager   | 28 days             | 28 days               | NA                           | NA                  | November 29, 2019                     | December 26, 2019                  | December 14, 2019                      | January 10, 2020                    | 0%                        | 15 days           | 1 days                           | 15 days           |              |                | Submit               | and ei         |
| 135        | Lifts (LT1 to LT4), Staircase and Associated Works   | 278 days            | 269.21 days           | September 12, 20             | NA                  | September 12, 20                      | . June 15, 2020                    | September 12, 2019                     | June 19, 2020                       | 0%                        | 0 days            |                                  | 4 days            |              |                |                      | Lift           |
| 136        | Prepare AIP and ICE certification (Draft)  | 60 days             | 49 days               | September 12, 2019           |                     |                                       |                                    | September 12, 2019                     |                                     |                           |                   | 3 days                           | 4 days            |              | Pr(            | epare All            | Pand           |
| 137        | Submit & endorse by PM and Statutory Authorities/Gov.  | 60 days             | 60 days               | NA                           | NA                  | November 11, 2019                     | January 9, 2020                    | December 5, 2019                       | February 2, 2020                    | 0%                        | 0 days            | 0.5 days                         | 24 days           |              |                | Submit               | t & enr        |
| 120        | Dept   | 10                  | 10 1                  | N 6                          |                     | lan                                   | 1                                  | 5-h                                    | 5-h                                 | 00/                       | 20 1              | 0.1                              | 24 4              | -            |                | Prepar               |                |
| 138        | Prepare AIP and ICE certification (Final) Prepare DDA and ICE certification (Draft)                    | 10 days             | 10 days               | NA                           | NA                  |                                       |                                    | February 3, 2020                       | February 12, 2020                   |                           | 20 days           |                                  | 24 days           |              |                | FU * 1               | are DD         |
| 139<br>140 | Submit & endorse by PM and Statutory Authorities/Gov.  | 90 days<br>60 days  | 90 days<br>60 days    | NA                           | NA                  | November 11, 2019<br>February 9, 2020 | April 8, 2020                      | November 15, 2019<br>February 13, 2020 | February 12, 2020<br>April 12, 2020 | 0%<br>0%                  |                   | 4 days<br>3 days                 | 4 days<br>4 days  |              |                |                      | ubmit          |
|            | Dept   |                     |                       |                              |                     | • •                                   | •                                  | • •                                    |                                     |                           |                   |                                  |                   |              |                |                      |                |
| 141<br>142 | Prepare DDA for and ICE certification (Final)<br>Submit & endorse by PM and Statutory Authorities/Gov. | 15 days<br>53 days  | 15 days<br>53 days    | NA                           | NA                  | April 9, 2020<br>April 24, 2020       | April 23, 2020<br>June 15, 2020    | April 13, 2020<br>April 28, 2020       | April 27, 2020<br>June 19, 2020     | 0%<br>0%                  |                   | 1 days<br>3 days                 | 4 days<br>4 days  |              |                |                      | Prepare<br>Sub |
| 143        | Dept<br>Noise barrier fronting to 4B5 at Rd D3A & Bus Lay By   | 222 days            | 222 days              | NA                           | NA                  | November 11, 2019                     |                                    | November 18, 2019                      |                                     | 0%                        | 0 days            |                                  | 7 days            |              |                |                      | No             |
|            |  |                     | -                     |                              |                     |                                       |                                    |  | ,<br>,                              |                           |                   | 2 de                             | •                 |              |                | Prepare              |                |
| 144        | Prepare AIP and ICE certification (Draft)  | 50 days             | 50 days<br>60 days    | NA                           | NA                  |                                       | December 30, 2019                  |  | January 6, 2020<br>March 10, 2020   | 0%<br>0%                  |                   | 2 days<br>0.5 days               | 7 days<br>11 days |              |                |                      | mit &          |
| 145        | Submit & endorse by PM and Statutory Authorities/Gov.<br>Dept  | 60 days             | 60 days               | NA                           | NA                  | December 31, 2019                     | February 28, 2020                  | January 11, 2020                       | March 10, 2020                      | 0%                        | 0 days            | 0.5 days                         | 11 days           |              | 1              |                      |                |
| L46        | Prepare AIP and ICE certification (Final)  | 14 days             | 14 days               | NA                           | NA                  | February 29, 2020                     | March 13, 2020                     | March 11, 2020                         | March 24, 2020                      | 0%                        | 4 days            | 0 days                           | 11 days           |              |                |                      | epare A        |
| 147        | Prepare DDA and ICE certification (Draft)  | 78 days             | 78 days               | NA                           | NA                  | December 31, 2019                     |                                    | January 7, 2020                        | March 24, 2020                      | 0%                        |                   | 4 days                           | 7 days            |              |                |                      | epare I        |
| 148        | Submit & endorse by PM and Statutory Authorities/Gov.<br>Dept  | 40 days             | 40 days               | NA                           | NA                  | March 18, 2020                        | April 26, 2020                     | March 25, 2020                         | May 3, 2020                         | 0%                        | 0 days            | 2 days                           | 7 days            |              |                |                      | Submit         |
| 149        | Prepare DDA for and ICE certification (Final)  | 14 days             | 14 days               | NA                           | NA                  | April 27, 2020                        | May 10, 2020                       | May 4, 2020                            | May 17, 2020                        | 0%                        | 0 days            | 1 days                           | 7 days            |              |                | <b> </b>             | Prepa          |
| 150        | Submit & endorse by PM and Statutory Authorities/Gov.  | 40 days             | 40 days               | NA                           | NA                  | May 11, 2020                          | June 19, 2020                      | May 18, 2020                           | June 26, 2020                       | 0%                        | 0 days            | 1 days                           | 7 days            |              |                |                      | Sub            |
| 151        | Dept<br>Decking for Underpass (Rd L14)   | 390 days            | 390 days              | NA                           | NA                  | May 11, 2020                          | June 4, 2021                       | May 23, 2020                           | June 16, 2021                       | 0%                        | 0 days            |                                  | 12 days           |              |                |                      |                |
| 152        | Prepare AIP and ICE certification (Draft)  | 60 days             | 60 days               | NA                           | NA                  | May 11, 2020                          | July 9, 2020                       | May 23, 2020                           | July 21, 2020                       | 0%                        |                   | 3 days                           | 12 days           |              |                | 3                    | Pr             |
| 153        | Submit & endorse by PM and Statutory Authorities/Gov.  | 60 days             | 60 days               | NA                           | NA                  | July 10, 2020                         | September 7, 2020                  |  |                                     | 0%                        |                   | 0.5 days                         | 44 days           |              |                | Ţ                    |                |
| 154        | Dept<br>Prepare AIP and ICE certification (Final)  | 14 days             | 14 days               | NA                           | NA                  | September 8, 2020                     | September 21, 2020                 | October 22, 2020                       | November 4, 2020                    | 0%                        | 0 days            | 0 days                           | 44 days           |              |                |                      |                |
| 155        | Prepare DDA and ICE certification (Draft)  | 90 days             | 90 days               | NA                           | NA                  |                                       | December 20, 2020                  |  |                                     | 0%                        |                   | 1 day                            | 44 days           |              |                |                      |                |
| 156        | Submit & endorse by PM and Statutory Authorities/Gov.  | 60 days             | 60 days               | NA                           | NA                  | December 21, 2020                     | February 18, 2021                  | February 3, 2021                       | April 3, 2021                       | 0%                        | 0 days            | 0.5 days                         | 44 days           |              |                |                      |                |
| 157        | Dept<br>Prepare DDA for and ICE certification (Final)  | 14 days             | 14 days               | NA                           | NA                  | February 19, 2021                     | March 4, 2021                      | April 4, 2021                          | April 17, 2021                      | 0%                        | 0 days            | 0 days                           | 44 days           |              |                |                      |                |
| 158        | Submit & endorse by PM and Statutory Authorities/Gov.  | 60 days             | 60 days               | NA                           | NA                  | March 5, 2021                         | May 3, 2021                        | April 18, 2021                         | June 16, 2021                       | 0%                        | 32 days           | ,                                | 44 days           |              |                |                      |                |
| 159        | Dept<br>AIP for E&M Works and Architectural Finishes of  | 60 days             | 60 days               | NA                           | NA                  | July 10, 2020                         | September 7, 2020                  | July 22, 2020                          | September 19, 2020                  | 0%                        | 0 days            | 3 day                            | 12 days           |              |                |                      | -              |
| 160        | Underpass and ICE certification (Draft)<br>Submit & endorse by PM and Statutory Authorities/Gov.       | 60 days             | 60 days               | NA                           | NA                  | Sontombor 9, 2020                     | November 6, 2020                   | September 20, 2020                     | November 18, 2020                   | 0%                        | 0 days            | 3 days                           | 12 days           |              |                |                      |                |
| 160        | Dept   | oo uays             | oo uays               | NA                           | INA .               | September 8, 2020                     | November 0, 2020                   | September 20, 2020                     | November 18, 2020                   | 078                       | 0 uays            | 5 uays                           | 12 uays           |              |                |                      |                |
| 161        | Prepare AIP for E&M Works and Architectural Finishes of<br>Underpass and ICE certification (Final)     | 10 days             | 10 days               | NA                           | NA                  | November 7, 2020                      | November 16, 2020                  | November 19, 2020                      | November 28, 2020                   | 0%                        | 0 days            | 0 days                           | 12 days           |              |                |                      |                |
| 162        | Prepare DDA for E&M Works and Architectural Finishes   | 90 days             | 90 days               | NA                           | NA                  | November 17, 2020                     | Eebruary 14, 2021                  | November 29, 2020                      | February 26, 2021                   | 0%                        | 0 days            | 3 days                           | 12 days           | -            |                |                      |                |
|            | of Underpass certification (Draft)   |                     | •                     |                              |                     |                                       |                                    |  | • •                                 |                           |                   |                                  |                   |              |                |                      |                |
| 163        | Submit & endorse by PM and Statutory Authorities/Gov.<br>Dept  | 60 days             | 60 days               | NA                           | NA                  | February 15, 2021                     | April 15, 2021                     | February 27, 2021                      | April 27, 2021                      | 0%                        | 0 days            | 3 days                           | 12 days           |              |                |                      |                |
| 164        | Prepare DDA for E&M Works and Architectural Finishes<br>of Underpass and ICE certification (Final)     | 10 days             | 10 days               | NA                           | NA                  | April 16, 2021                        | April 25, 2021                     | April 28, 2021                         | May 7, 2021                         | 0%                        | 0 days            | 0 days                           | 12 days           |              |                |                      |                |
| 165        | Submit & endorse by PM and Statutory Authorities/Gov.  | 40 days             | 40 days               | NA                           | NA                  | April 26, 2021                        | June 4, 2021                       | May 8, 2021                            | June 16, 2021                       | 0%                        | 12 days           | 2 days                           | 12 days           |              |                |                      |                |
| 166        | Dept<br>Road D3 Bridge & Approach Ramps  | 226 days            | 98.71 days            | May 30, 2019                 | NA                  | May 30, 2019                          | January 10, 2020                   | May 30, 2019                           | January 10, 2020                    | 0%                        | 0 days            |                                  | 0 days            |              |                | Road I               | DB Bri         |
| 167        | D3 Bridge  | 226 days            |                       | May 30, 2019                 | NA                  | May 30, 2019                          |                                    | May 30, 2019                           | • •                                 | 0%                        | 0 days            |                                  | 0 days            |              |                | D3 Bri               |                |
| 168        | Prepare AIP and ICE certification (Draft)  | 66 days             | 0 days                | May 30, 2019                 | August 3, 2019      | May 30, 2019                          |                                    | May 30, 2019                           | August 3, 2019                      | 100%                      |                   | 3 days                           | 0 days            | Pr           | epare          | AIP and I            | ICE ce         |
| 169        | Submit & endorse by PM and Statutory   | 15 days             | 0 days                | August 5, 2019               | August 19, 2019     | August 5, 2019                        | - ·                                | August 5, 2019                         | August 19, 2019                     | 100%                      |                   | 1 days                           | 0 days            | 🕌 s          | ubmit          | & endor              | rse by         |
| 170        | Authorities/Gov. Dept  | 21                  | 24                    | August 20, 2010              |                     | August 20, 2010                       | Ostaber 12, 2010                   | August 20, 2012                        | Ostaber 10 2015                     | 00/                       | - ام              | 0 de                             | <b>a</b>          | │            |                | pare AIP             |                |
| 170        | Prepare AIP and ICE certification (Final)  | 21 days             | 21 days               | <b>Q</b>                     | NA                  | August 20, 2019                       |                                    | August 20, 2019                        | ,                                   | 0%                        |                   | 0 days                           | 3 days            |              |                | pare AIP<br>pare DDA |                |
| 171        | Prepare DDA and ICE certification (Draft)  | 90 days             | 24 days               | July 19, 2019                | NA                  | July 19, 2019                         | October 16, 2019                   | July 19, 2019                          | October 16, 2019                    | /3%                       | 0 days            | 5 days                           | 0 days            | 📫            | <b>H</b> T P P | pare DDA             | A land         |

Page 3




|   | sk Name   | Duration  | Remaining<br>Duration   | Actual Start  | Actual Finish   | Plan Start   | Plan Finish   | Late Start  | Late Finish  | Physical   | Free<br>Slack   | Time Risk<br>Allowance<br>(TRA)  |  | 2019<br>H1                         | ц           | -12                              | 2020<br>H1   |  |
|---|---|---|---|---|---|--|---|---|--|--|---|--|--|------------------------------------|-------------|----------------------------------|--|--|
| 172   | Submit & endorse by PM and Statutory  | 40 days   | 40 days   | NA  | NA  | October 17, 2019   | November 25, 2019   | October 17, 2019  | November 25, 2019  |  | -   | 3 days   | 0 days   |                                    | Sun Septe   |                                  | 2)bmit & e   | ndc  |
| .73   | Authorities/Gov. Dept Prepare DDA for and ICE certification (Final)   | 15 days   | 15 days   | NA  | NA  | November 26, 2019  | December 10. 2019   | November 26, 2019   | December 10, 2019  | 0%   | 0 days  | 1 days   | 0 days   |                                    |             |                                  | Prepare D  | DA   |
| .74   | Submit & endorse by PM and Statutory  | 31 days   | 31 days   | NA  | NA  | December 11, 2019  |   | December 11, 2019   |  |  |   | 1 days   | 0 days   |                                    |             | 💾                                | Submit a   | 8. er  |
|   | Authorities/Gov. Dept   |   |   |   |   |  |   |   |  |  |   |  |  |                                    |             |                                  | D3 Nor   |  |
| 5   | D3 North Approach Ramp<br>Prepare AIP and ICE certification (Draft)   | 226 days  |   | May 30, 2019  | NA  | May 30, 2019   |   | May 30, 2019  | • •  |  | 0 days  | 2 days   | 0 days   |                                    | - Dr        | anard                            | AIP and IC   |  |
| 6<br>7  | Submit & endorse by PM and Statutory  | 56 days<br>12 days  | 0 days<br>0 days  | May 30, 2019<br>July 25, 2019   | July 24, 2019<br>August 5, 2019   | May 30, 2019<br>July 25, 2019  | July 24, 2019<br>August 5, 2019   | May 30, 2019<br>July 25, 2019   | July 24, 2019  |  |   | 3 days<br>1 days   | 0 days<br>0 days   |                                    | _           |                                  | & endorse  |  |
| /   | Authorities/Gov. Dept   | 12 uays   | 0 uays  | July 23, 2019   | August 5, 2019  | July 25, 2019  | August 5, 2019  | July 25, 2019   | August 5, 2019   | 100%   | 0 uays  | 1 uays   | U uays   |                                    |             |                                  |  |  |
| 8   | Prepare AIP and ICE certification (Final)   | 29 days   | 15 days   | August 6, 2019  | NA  | August 6, 2019   | October 7, 2019   | August 6, 2019  | October 16, 2019   | 48%  | 9 days  | 0 days   | 9 days   |                                    | <b>*</b> -  | - Prer                           | pare AIP ai  | nd I   |
| '9  | Prepare DDA and ICE certification (Draft)   | 90 days   | 24 days   | July 19, 2019   | NA  | July 19, 2019  | October 16, 2019  | July 19, 2019   | October 16, 2019   | 73%  | 0 days  | 5 days   | 0 days   |                                    | <b>—</b>    |                                  | epare DDA  |  |
| 0   | Submit & endorse by PM and Statutory  | 40 days   | 40 days   | NA  | NA  | October 17, 2019   | November 25, 2019   | October 17, 2019  | November 25, 2019  | 0%   | 0 days  | 3 days   | 0 days   |                                    |             | s 🚺                              | Submit & e   | ndc  |
| 1   | Authorities/Gov. Dept<br>Prepare DDA for and ICE certification (Final)  | 15 days   | 15 days   | NA  | NA  | November 26, 2019  | December 10, 2019   | November 26, 2019   | December 10, 2019  | 0%   | 0 days  | 1 days   | 0 days   |                                    |             | 1                                | Prepare D  | DA   |
| 2   | Submit & endorse by PM and Statutory  | 31 days   | 31 days   | NA  | NA  | December 11, 2019  |   | December 11, 2019   |  |  |   | 1 days   | 0 days   |                                    |             | 111 탈                            | Submit a   |  |
|   | Authorities/Gov. Dept   |   |   |   |   |  |   |   |  |  |   | ,  |  |                                    |             |                                  |  |  |
| 3   | D3 South Approach Ramp  | 226 days  |   | May 30, 2019  | NA  | May 30, 2019   |   | May 30, 2019  | • •  |  | 0 days  |  | 0 days   |                                    |             | #₩                               | D3 Sout  |  |
| 4   | Prepare AIP and ICE certification (Draft)   | 50 days   | 0 days  | May 30, 2019  | July 18, 2019   | May 30, 2019   | July 18, 2019   | May 30, 2019  | July 18, 2019  |  |   | 3 days   | 0 days   | l I                                |             |                                  | AIP and IC   |  |
| 5   | Submit & endorse by PM and Statutory<br>Authorities/Gov. Dept   | 46 days   | 0 days  | July 19, 2019   | September 2, 2019   | July 19, 2019  | September 2, 2019   | July 19, 2019   | September 2, 2019  | 100%   | 0 days  | 1 days   | 0 days   |                                    |             | Subini                           | iit & endor  | se o   |
| 6   | Prepare AIP and ICE certification (Final)   | 15 days   | 0 days  | August 18, 2019   | September 1, 2019   | August 18, 2019  | September 1, 2019   | August 18, 2019   | September 1, 2019  | 100%   | 0 days  | 0 days   | 0 days   |                                    |             | Prepar                           | re AIP and   | ICE  |
| 7   | Prepare DDA and ICE certification (Draft)   | 90 days   | 24 days   | July 19, 2019   | NA  | July 19, 2019  | October 16, 2019  | - ·   | October 16, 2019   |  |   | 5 days   | 0 days   |                                    |             | <b>e Pr</b> e                    | epare DDA  | and  |
| 8   | Submit & endorse by PM and Statutory  | 40 days   | 40 days   | NA  | NA  | October 17, 2019   | November 25, 2019   | October 17, 2019  | November 25, 2019  | 0%   | 0 days  | 3 days   | 0 days   |                                    |             | s 🚺 S                            | Submit & e   | ndo  |
|   | Authorities/Gov. Dept   | مام 1   | 1E ala  | NA  | NA  | Novomber 20, 2012  | December 10, 2012   | November 20, 2012   | December 10, 2012  | 0%   | 0 days  | 1 dave   | 0 days   |                                    |             |                                  | Prepare D  |  |
| 9<br>0  | Prepare DDA for and ICE certification (Final)<br>Submit & endorse by PM and Statutory   | 15 days<br>31 days  | 15 days<br>31 days  | NA  | NA  |  |   | November 26, 2019<br>December 11, 2019  | December 10, 2019  |  |   | 1 days<br>1 days   | 0 days<br>0 days   |                                    |             |                                  | Submit   |  |
| 0   | Authorities/Gov. Dept   | SIUdys  | SIUdys  | NA  | NA  | December 11, 2019  | January 10, 2020  | December 11, 2019   | January 10, 2020   | 0%   | 0 uays  | 1 uays   | 0 uays   |                                    |             |                                  |  | 10   |
| 1   | Road D3 Underpass and Depressed Road  | 412 days  | 213.27 days   | May 30, 2019  | NA  | May 30, 2019   | July 14, 2020   | May 30, 2019  | December 1, 2020   | 0%   | 140 days  |  | 140 days   |                                    |             | ⊭₩₩                              | <b>++</b>  | <b>*</b>   |
| 2   | Underpass   | 412 days  | 296 days  | May 30, 2019  | NA  | May 30, 2019   | July 14, 2020   | May 30, 2019  | December 1, 2020   | 0%   | 100 days  |  | 140 days   |                                    |             |                                  |  | ₩.   |
| 3   | Prepare AIP and ICE certification (Draft)   | 50 days   | 0 days  | May 30, 2019  | July 18, 2019   | May 30, 2019   | July 18, 2019   | May 30, 2019  | July 18, 2019  | 100%   | 0 days  | 3 days   | 0 days   |                                    |             |                                  | AIP and IC   |  |
| 4   | Submit & endorse by PM and Statutory  | 40 days   | 0 days  | July 19, 2019   | August 27, 2019   | July 19, 2019  | August 27, 2019   | July 19, 2019   | August 27, 2019  | 100%   | 0 days  | 1 days   | 0 days   |                                    |             | submi                            | it & endors  | se b   |
| 5   | Authorities/Gov. Dept Prepare AIP and ICE certification (Final)   | 38 days   | 12 days   | August 28, 2019   | NA  | August 28, 2019  | October 4, 2019   | August 28, 2019   | October 4, 2019  | 68%  | 0 days  | 2 days   | 0 days   |                                    |             | Prer                             | pare AIP au  | nd I   |
| 5   | Prepare DDA and ICE certification (Draft)   | 64 days   | 64 days   | NA  | NA  | October 5, 2019  | December 7, 2019  | - ·   | December 7, 2019   |  |   | 3 days   | 0 days   |                                    |             |                                  | Prepare D  |  |
| 7   | Submit & endorse by PM and Statutory  | 90 days   | 90 days   | NA  | NA  | December 8, 2019   |   | April 26, 2020  | July 24, 2020  |  |   | 0.5 days   | 140 days   |                                    |             |                                  | Subn   | nit {  |
|   | Authorities/Gov. Dept   |   |   |   |   |  |   |   |  |  |   |  |  |                                    |             |                                  |  |  |
| 8   | Prepare DDA for and ICE certification (Final)   | 40 days   | 40 days   | NA  | NA  | March 7, 2020  |   | July 25, 2020   | September 2, 2020  |  |   | 0 days   | 140 days   |                                    |             |                                  | Pr 🎽   | 11   |
| 9   | Submit & endorse by PM and Statutory<br>Authorities/Gov. Dept   | 90 days   | 90 days   | NA  | NA  | April 16, 2020   | July 14, 2020   | September 3, 2020   | December 1, 2020   | 0%   | 100 days  | 0 days   | 140 days   |                                    |             |                                  |  | • • •  |
| 2   | Depressed Road (North and South)  | 162 days  | 33.85 days  | May 30, 2019  | NA  | May 30, 2019   | November 7, 2019  | May 30, 2019  | April 15, 2020   | 0%   | 46 days   |  | 160 days   |                                    |             | ee b                             | Depressed I  | Roa  |
|   | Prepare AIP and ICE certification (Draft)   | 66 days   | 0 days  | May 30, 2019  | August 3, 2019  | May 30, 2019   | August 3, 2019  | May 30, 2019  | August 3, 2019   | 100%   | 0 days  | 1 days   | 0 days   |                                    | P           | repare                           | AIP and I  | ¢∎c  |
| 2   | Submit & endorse by PM and Statutory  | 30 days   | 0 days  | August 6, 2019  | September 4, 2019   | August 6, 2019   | September 4, 2019   | August 6, 2019  | September 4, 2019  | 100%   | 0 days  | 2 days   | 0 days   |                                    | _ <b>_×</b> | Submi                            | iit & endor  | rse t  |
|   | Authorities/Gov. Dept   | 10.1  | 10.1  |   |   | a i l an anta  |   |   |  |  | 105.1   | 0.1  | 105.1  |                                    |             |                                  |  |  |
| 3   | Prepare AIP and ICE certification (Final)   | 10 days   | 10 days   | NA  | NA  | September 23, 2019   |   | April 6, 2020<br>May 30, 2019   | April 15, 2020   |  | 196 days  |  | 196 days<br>0 days   |                                    | D           |                                  | pare AIP ar<br>e DDA and   |  |
|   | Dressers DDA and ICC contification (Dreft)  | 71  |   | May 30, 2019  | August 8, 2019  | May 30, 2019   | 0,  |   | August 8, 2019<br>September 17, 2019   |  | 0 days  | 5 days   |  |                                    |             |                                  |  |  |
| _   | Prepare DDA and ICE certification (Draft)   | 71 days   | 0 days  | August 0, 2010  | Sontombor 17, 2010  | August 0, 2010   |   |   |  |  | 0 days  | 1 days   |  |                                    |             | Sinter                           | hit & endo   | WINGE .  |
|   | Submit & endorse by PM and Statutory  | 71 days<br>40 days  | 0 days<br>0 days  | August 9, 2019  | September 17, 2019  | August 9, 2019   | September 17, 2019  |   | September 17, 2019   | 100%   | 0 days  | 1 days   | 0 days   |                                    |             | Subn                             | nit & endo   | wrse   |
| 5   |   |   |   | August 9, 2019<br>September 18, 2019  | •   |  |   | September 18, 2019  |  |  | 0 days<br>0 days  |  |  |                                    |             |                                  | nit & endo<br>pare DDA f   |  |
| 5   | Submit & endorse by PM and Statutory<br>Authorities/Gov. Dept<br>Prepare DDA for and ICE certification (Final)<br>Submit & endorse by PM and Statutory  | 40 days   | 0 days  |   | •   | September 18, 2019   |   | September 18, 2019  |  | 45%  |   | 1 days   | 0 days   |                                    |             | Prep                             |  | for a  |
| 5<br>6<br>7   | Submit & endorse by PM and Statutory<br>Authorities/Gov. Dept<br>Prepare DDA for and ICE certification (Final)<br>Submit & endorse by PM and Statutory<br>Authorities/Gov. Dept   | 40 days<br>11 days<br>40 days   | 0 days<br>6 days<br>40 days   | September 18, 2019<br>NA  | NA<br>NA  | September 18, 2019<br>September 29, 2019   | September 28, 2019<br>November 7, 2019  | September 18, 2019<br>March 7, 2020   | March 6, 2020<br>April 15, 2020  | 45%<br>0%  | 0 days<br>160 days  | 1 days<br>1 days   | 0 days<br>160 days<br>160 days   |                                    |             | Prep                             | oare DDA f   | for a<br>nder  |
| 5<br>6<br>7<br>8  | Submit & endorse by PM and Statutory<br>Authorities/Gov. Dept<br>Prepare DDA for and ICE certification (Final)<br>Submit & endorse by PM and Statutory<br>Authorities/Gov. Dept<br>Remaining Road Works   | 40 days<br>11 days<br>40 days<br><b>332 days</b>  | 0 days<br>6 days<br>40 days<br><b>316.32 days</b>   | September 18, 2019<br>NA<br>August 13, 2019   | NA<br>NA<br>NA  | September 18, 2019<br>September 29, 2019<br>August 13, 2019  | September 28, 2019<br>November 7, 2019<br>July 9, 2020  | September 18, 2019<br>March 7, 2020<br>August 13, 2019  | March 6, 2020<br>April 15, 2020<br>November 21, 2021   | 45%<br>0%  | 0 days<br>160 days<br><b>500 days</b>   | 1 days<br>1 days   | 0 days<br>160 days<br>160 days<br>500 days   |                                    |             | Prep<br><b>2 - S</b> u           | oare DDA f<br>ubmit & er   | for a<br>nder  |
| 04<br>05<br>06<br>07<br>08<br>09  | Submit & endorse by PM and Statutory<br>Authorities/Gov. Dept<br>Prepare DDA for and ICE certification (Final)<br>Submit & endorse by PM and Statutory<br>Authorities/Gov. Dept   | 40 days<br>11 days<br>40 days   | 0 days<br>6 days<br>40 days   | September 18, 2019<br>NA  | NA<br>NA  | September 18, 2019<br>September 29, 2019   | September 28, 2019<br>November 7, 2019  | September 18, 2019<br>March 7, 2020<br>August 13, 2019  | March 6, 2020<br>April 15, 2020  | 45%<br>0%  | 0 days<br>160 days  | 1 days<br>1 days   | 0 days<br>160 days<br>160 days   |                                    |             | Prep<br><b>2 - S</b> u           | oare DDA f   | for a<br>nder  |
| 5<br>5<br>7<br>3<br>9   | Submit & endorse by PM and Statutory<br>Authorities/Gov. Dept<br>Prepare DDA for and ICE certification (Final)<br>Submit & endorse by PM and Statutory<br>Authorities/Gov. Dept<br><b>Remaining Road Works</b><br>Prepare AIP for At-grade Road D3 and ICE certification<br>(Draft)<br>Submit & endorse by PM and Statutory Authorities/Gov.  | 40 days<br>11 days<br>40 days<br><b>332 days</b><br>60 days   | 0 days<br>6 days<br>40 days<br><b>316.32 days</b>   | September 18, 2019<br>NA<br>August 13, 2019   | NA<br>NA<br>NA  | September 18, 2019<br>September 29, 2019<br>August 13, 2019<br>August 13, 2019   | September 28, 2019<br>November 7, 2019<br>July 9, 2020  | September 18, 2019<br>March 7, 2020<br>August 13, 2019<br>August 13, 2019   | March 6, 2020<br>April 15, 2020<br>November 21, 2021   | 45%<br>0%<br>0 <b>%</b><br>68%   | 0 days<br>160 days<br><b>500 days</b><br>0 days   | 1 days<br>1 days   | 0 days<br>160 days<br>160 days<br>500 days   |                                    |             | F Prep<br>ZSu<br>Prep            | oare DDA f<br>ubmit & er   | for a<br>nder<br>or A  |
| 5<br>6<br>7<br>8<br>9<br>0  | Submit & endorse by PM and Statutory<br>Authorities/Gov. Dept<br>Prepare DDA for and ICE certification (Final)<br>Submit & endorse by PM and Statutory<br>Authorities/Gov. Dept<br><b>Remaining Road Works</b><br>Prepare AIP for At-grade Road D3 and ICE certification<br>(Draft)<br>Submit & endorse by PM and Statutory Authorities/Gov.<br>Dept  | 40 days<br>11 days<br>40 days<br><b>332 days</b><br>60 days<br>28 days  | 0 days<br>6 days<br>40 days<br><b>316.32 days</b><br>19 days<br>28 days   | September 18, 2019<br>NA<br>August 13, 2019<br>NA   | NA<br>NA<br>NA<br>NA  | September 18, 2019<br>September 29, 2019<br>August 13, 2019<br>August 13, 2019<br>October 12, 2019   | September 28, 2019<br>November 7, 2019<br>July 9, 2020<br>October 11, 2019<br>November 8, 2019  | September 18, 2019<br>March 7, 2020<br>August 13, 2019<br>August 13, 2019<br>April 30, 2021   | March 6, 2020<br>April 15, 2020<br><b>November 21, 2021</b><br>May 16, 2020<br>May 27, 2021  | 45%<br>0%<br>0%<br>68%<br>0%   | 0 days<br>160 days<br><b>500 days</b><br>0 days<br>0 days   | 1 days<br>1 days<br>1 day<br>0.5 days  | 0 days<br>160 days<br>160 days<br><b>500 days</b><br>218 days<br>566 days  |                                    |             | K Prep<br>XSu<br>                | oare DDA f<br>ubmit & er<br>pare AIP fo<br>ubmit & er  | for a<br>nder<br>or A<br>ndoi  |
| 5<br>6<br>7<br>8<br>9   | Submit & endorse by PM and Statutory<br>Authorities/Gov. Dept<br>Prepare DDA for and ICE certification (Final)<br>Submit & endorse by PM and Statutory<br>Authorities/Gov. Dept<br><b>Remaining Road Works</b><br>Prepare AIP for At-grade Road D3 and ICE certification<br>(Draft)<br>Submit & endorse by PM and Statutory Authorities/Gov.  | 40 days<br>11 days<br>40 days<br><b>332 days</b><br>60 days   | 0 days<br>6 days<br>40 days<br><b>316.32 days</b><br>19 days  | September 18, 2019<br>NA<br>August 13, 2019<br>August 13, 2019  | NA<br>NA<br>NA<br>NA  | September 18, 2019<br>September 29, 2019<br>August 13, 2019<br>August 13, 2019   | September 28, 2019<br>November 7, 2019<br>July 9, 2020<br>October 11, 2019<br>November 8, 2019  | September 18, 2019<br>March 7, 2020<br>August 13, 2019<br>August 13, 2019<br>April 30, 2021   | March 6, 2020<br>April 15, 2020<br><b>November 21, 2021</b><br>May 16, 2020  | 45%<br>0%<br>0%<br>68%<br>0%   | 0 days<br>160 days<br><b>500 days</b><br>0 days   | 1 days<br>1 days<br>1 day<br>0.5 days  | 0 days<br>160 days<br>160 days<br>500 days<br>218 days   |                                    |             | K Prep<br>XSu<br>                | pare DDA f<br>ubmit & er<br>pare AIP fe  | for a<br>nder<br>or A<br>ndoi  |
| 5<br>6<br>7<br>8<br>9<br>0  | Submit & endorse by PM and Statutory<br>Authorities/Gov. Dept<br>Prepare DDA for and ICE certification (Final)<br>Submit & endorse by PM and Statutory<br>Authorities/Gov. Dept<br><b>Remaining Road Works</b><br>Prepare AIP for At-grade Road D3 and ICE certification<br>(Draft)<br>Submit & endorse by PM and Statutory Authorities/Gov.<br>Dept<br>Prepare AIP for At-grade Road D3 and ICE certification<br>(Final)<br>Prepare DDA for At-grade Road D3 and ICE certification   | 40 days<br>11 days<br>40 days<br><b>332 days</b><br>60 days<br>28 days  | 0 days<br>6 days<br>40 days<br><b>316.32 days</b><br>19 days<br>28 days   | September 18, 2019<br>NA<br>August 13, 2019<br>NA   | NA<br>NA<br>NA<br>NA  | September 18, 2019<br>September 29, 2019<br>August 13, 2019<br>August 13, 2019<br>October 12, 2019<br>November 9, 2019   | September 28, 2019<br>November 7, 2019<br>July 9, 2020<br>October 11, 2019<br>November 8, 2019<br>November 22, 2019   | September 18, 2019<br>March 7, 2020<br>August 13, 2019<br>August 13, 2019<br>April 30, 2021   | March 6, 2020<br>April 15, 2020<br><b>November 21, 2021</b><br>May 16, 2020<br>May 27, 2021  | 45%<br>0%<br>68%<br>0%<br>0%   | 0 days<br>160 days<br>500 days<br>0 days<br>0 days<br>48 days   | 1 days<br>1 days<br>1 day<br>0.5 days  | 0 days<br>160 days<br>160 days<br><b>500 days</b><br>218 days<br>566 days  |                                    |             | K Prep<br>XSu<br>                | oare DDA f<br>ubmit & er<br>pare AIP fo<br>ubmit & er  | for a<br>ndor<br>or A<br>ndor<br>P for   |
| 5   | Submit & endorse by PM and Statutory<br>Authorities/Gov. Dept<br>Prepare DDA for and ICE certification (Final)<br>Submit & endorse by PM and Statutory<br>Authorities/Gov. Dept<br><b>Remaining Road Works</b><br>Prepare AIP for At-grade Road D3 and ICE certification<br>(Draft)<br>Submit & endorse by PM and Statutory Authorities/Gov.<br>Dept<br>Prepare AIP for At-grade Road D3 and ICE certification<br>(Final)<br>Prepare DDA for At-grade Road D3 and ICE certification<br>(Draft)  | 40 days<br>11 days<br>40 days<br><b>332 days</b><br>60 days<br>28 days<br>14 days<br>90 days  | 0 days<br>6 days<br>40 days<br><b>316.32 days</b><br>19 days<br>28 days<br>14 days<br>90 days   | September 18, 2019<br>NA<br>August 13, 2019<br>NA<br>NA<br>NA   | NA<br>NA<br>NA<br>NA<br>NA<br>NA  | September 18, 2019<br>September 29, 2019<br>August 13, 2019<br>August 13, 2019<br>October 12, 2019<br>October 12, 2019<br>October 12, 2019   | September 28, 2019<br>November 7, 2019<br>July 9, 2020<br>October 11, 2019<br>November 8, 2019<br>November 22, 2019<br>January 9, 2020  | September 18, 2019<br>March 7, 2020<br>August 13, 2019<br>August 13, 2019<br>April 30, 2021<br>May 28, 2021<br>March 13, 2021   | March 6, 2020<br>April 15, 2020<br>November 21, 2021<br>May 16, 2020<br>May 27, 2021<br>June 10, 2021<br>June 10, 2021   | 45%<br>0%<br>68%<br>0%<br>0%<br>0%   | 0 days<br>160 days<br>500 days<br>0 days<br>0 days<br>48 days<br>0 days   | 1 days<br>1 days<br>1 day<br>0.5 days<br>0 days<br>1 day   | 0 days<br>160 days<br>160 days<br>218 days<br>566 days<br>566 days<br>518 days   |                                    |             | K Prep<br>XSu<br>                | pare DDA f<br>ubmit & er<br>pare AIP fo<br>ubmit & er<br>Prepare AII   | for a<br>ndei<br>or A<br>ndei<br>P foi   |
| 5   | Submit & endorse by PM and Statutory<br>Authorities/Gov. Dept<br>Prepare DDA for and ICE certification (Final)<br>Submit & endorse by PM and Statutory<br>Authorities/Gov. Dept<br><b>Remaining Road Works</b><br>Prepare AIP for At-grade Road D3 and ICE certification<br>(Draft)<br>Submit & endorse by PM and Statutory Authorities/Gov.<br>Dept<br>Prepare AIP for At-grade Road D3 and ICE certification<br>(Final)<br>Prepare DDA for At-grade Road D3 and ICE certification   | 40 days<br>11 days<br>40 days<br><b>332 days</b><br>60 days<br>28 days<br>14 days<br>90 days  | 0 days<br>6 days<br>40 days<br><b>316.32 days</b><br>19 days<br>28 days<br>14 days  | September 18, 2019<br>NA<br>August 13, 2019<br>NA<br>NA   | NA<br>NA<br>NA<br>NA<br>NA  | September 18, 2019<br>September 29, 2019<br>August 13, 2019<br>August 13, 2019<br>October 12, 2019<br>October 12, 2019<br>October 12, 2019   | September 28, 2019<br>November 7, 2019<br>July 9, 2020<br>October 11, 2019<br>November 8, 2019<br>November 22, 2019<br>January 9, 2020  | September 18, 2019<br>March 7, 2020<br>August 13, 2019<br>August 13, 2019<br>April 30, 2021<br>May 28, 2021   | March 6, 2020<br>April 15, 2020<br><b>November 21, 2021</b><br>May 16, 2020<br>May 27, 2021<br>June 10, 2021   | 45%<br>0%<br>68%<br>0%<br>0%<br>0%   | 0 days<br>160 days<br>500 days<br>0 days<br>0 days<br>48 days<br>0 days   | 1 days<br>1 days<br>1 day<br>0.5 days<br>0 days  | 0 days<br>160 days<br>160 days<br>500 days<br>218 days<br>566 days<br>566 days   |                                    |             | K Prep<br>XSu<br>                | pare DDA f<br>ubmit & er<br>pare AIP fe<br>ubmit & er<br>Prepare AII   | for a<br>nder<br>or A<br>ndor<br>P fo<br>DD,   |
| 5<br>6<br>7<br>8<br>9<br>0<br>1<br>2<br>3   | Submit & endorse by PM and Statutory<br>Authorities/Gov. Dept<br>Prepare DDA for and ICE certification (Final)<br>Submit & endorse by PM and Statutory<br>Authorities/Gov. Dept<br><b>Remaining Road Works</b><br>Prepare AIP for At-grade Road D3 and ICE certification<br>(Draft)<br>Submit & endorse by PM and Statutory Authorities/Gov.<br>Dept<br>Prepare AIP for At-grade Road D3 and ICE certification<br>(Final)<br>Prepare DDA for At-grade Road D3 and ICE certification<br>(Draft)<br>Submit & endorse by PM and Statutory Authorities/Gov.   | 40 days<br>11 days<br>40 days<br><b>332 days</b><br>60 days<br>28 days<br>14 days<br>90 days<br>60 days   | 0 days<br>6 days<br>40 days<br><b>316.32 days</b><br>19 days<br>28 days<br>14 days<br>90 days   | September 18, 2019<br>NA<br>August 13, 2019<br>NA<br>NA<br>NA   | NA<br>NA<br>NA<br>NA<br>NA<br>NA  | September 18, 2019<br>September 29, 2019<br>August 13, 2019<br>August 13, 2019<br>October 12, 2019<br>October 12, 2019<br>October 12, 2019   | September 28, 2019<br>November 7, 2019<br>July 9, 2020<br>October 11, 2019<br>November 8, 2019<br>November 22, 2019<br>January 9, 2020  | September 18, 2019<br>March 7, 2020<br>August 13, 2019<br>August 13, 2019<br>April 30, 2021<br>May 28, 2021<br>March 13, 2021   | March 6, 2020<br>April 15, 2020<br><b>November 21, 2021</b><br>May 16, 2020<br>May 27, 2021<br>June 10, 2021<br>June 10, 2021<br>August 9, 2021  | 45%<br>0%<br>68%<br>0%<br>0%<br>0%<br>0%   | 0 days<br>160 days<br>500 days<br>0 days<br>0 days<br>0 days<br>0 days<br>0 days  | 1 days<br>1 days<br>1 day<br>0.5 days<br>0 days<br>1 day   | 0 days<br>160 days<br>160 days<br>218 days<br>566 days<br>566 days<br>518 days   |                                    |             | K Prep<br>XSu<br>                | pare DDA f<br>ubmit & er<br>pare AIP fo<br>ubmit & er<br>Prepare AII   | for a<br>ndo<br>or A<br>ndo<br>P fo<br>DD,   |
| 5   | Submit & endorse by PM and Statutory<br>Authorities/Gov. Dept<br>Prepare DDA for and ICE certification (Final)<br>Submit & endorse by PM and Statutory<br>Authorities/Gov. Dept<br><b>Remaining Road Works</b><br>Prepare AIP for At-grade Road D3 and ICE certification<br>(Draft)<br>Submit & endorse by PM and Statutory Authorities/Gov.<br>Dept<br>Prepare AIP for At-grade Road D3 and ICE certification<br>(Final)<br>Prepare DDA for At-grade Road D3 and ICE certification<br>(Draft)<br>Submit & endorse by PM and Statutory Authorities/Gov.<br>Dept<br>Prepare DDA for At-grade Road D3 and ICE certification<br>(Draft)<br>Submit & endorse by PM and Statutory Authorities/Gov.<br>Dept<br>Prepare DDA for At-grade Road D3 and ICE certification<br>(Final)  | 40 days<br>11 days<br>40 days<br><b>332 days</b><br>60 days<br>28 days<br>14 days<br>90 days<br>60 days<br>14 days  | 0 days<br>6 days<br>40 days<br><b>316.32 days</b><br>19 days<br>28 days<br>28 days<br>14 days<br>90 days<br>60 days<br>14 days  | September 18, 2019<br>NA<br>August 13, 2019<br>NA<br>NA<br>NA<br>NA<br>NA   | NA<br>NA<br>NA<br>NA<br>NA<br>NA<br>NA<br>NA                                    | September 18, 2019<br>September 29, 2019<br>August 13, 2019<br>August 13, 2019<br>October 12, 2019<br>November 9, 2019<br>October 12, 2019<br>January 10, 2020<br>March 10, 2020   | September 28, 2019<br>November 7, 2019<br>July 9, 2020<br>October 11, 2019<br>November 8, 2019<br>November 22, 2019<br>January 9, 2020<br>March 9, 2020<br>March 23, 2020   | September 18, 2019<br>March 7, 2020<br>August 13, 2019<br>August 13, 2019<br>April 30, 2021<br>May 28, 2021<br>March 13, 2021<br>June 11, 2021<br>August 10, 2021   | March 6, 2020<br>April 15, 2020<br><b>November 21, 2021</b><br>May 16, 2020<br>May 27, 2021<br>June 10, 2021<br>June 10, 2021<br>August 9, 2021<br>August 23, 2021   | 45%<br>0%<br>68%<br>0%<br>0%<br>0%<br>0%<br>0%   | 0 days<br>160 days<br>500 days<br>0 days<br>0 days<br>0 days<br>0 days<br>0 days<br>0 days  | 1 days<br>1 days<br>1 day<br>0.5 days<br>0 days<br>1 day<br>0.5 days<br>0 days   | 0 days<br>160 days<br>160 days<br>218 days<br>566 days<br>566 days<br>518 days<br>518 days   |                                    |             | K Prep<br>XSu<br>                | pare DDA f<br>ubmit & er<br>pare AIP fo<br>ubmit & er<br>Prepare AII<br>Prepare AII  | for a<br>nde:<br>or A<br>ndo:<br>P fo:<br>DD,<br>mit a   |
| 5 5<br>6 7<br>7 8<br>9 7<br>0 1<br>2 7<br>3 7<br>4  | Submit & endorse by PM and Statutory<br>Authorities/Gov. Dept<br>Prepare DDA for and ICE certification (Final)<br>Submit & endorse by PM and Statutory<br>Authorities/Gov. Dept<br><b>Remaining Road Works</b><br>Prepare AIP for At-grade Road D3 and ICE certification<br>(Draft)<br>Submit & endorse by PM and Statutory Authorities/Gov.<br>Dept<br>Prepare AIP for At-grade Road D3 and ICE certification<br>(Final)<br>Prepare DDA for At-grade Road D3 and ICE certification<br>(Draft)<br>Submit & endorse by PM and Statutory Authorities/Gov.<br>Dept<br>Prepare DDA for At-grade Road D3 and ICE certification<br>(Draft)<br>Submit & endorse by PM and Statutory Authorities/Gov.<br>Dept<br>Prepare DDA for At-grade Road D3 and ICE certification<br>(Final)  | 40 days<br>11 days<br>40 days<br><b>332 days</b><br>60 days<br>28 days<br>14 days<br>90 days<br>60 days<br>14 days  | 0 days<br>6 days<br>40 days<br><b>316.32 days</b><br>19 days<br>28 days<br>14 days<br>90 days<br>60 days  | September 18, 2019<br>NA<br>August 13, 2019<br>NA<br>NA<br>NA<br>NA   | NA<br>NA<br>NA<br>NA<br>NA<br>NA<br>NA  | September 18, 2019<br>September 29, 2019<br>August 13, 2019<br>August 13, 2019<br>October 12, 2019<br>November 9, 2019<br>October 12, 2019<br>January 10, 2020   | September 28, 2019<br>November 7, 2019<br>July 9, 2020<br>October 11, 2019<br>November 8, 2019<br>November 22, 2019<br>January 9, 2020<br>March 9, 2020   | September 18, 2019<br>March 7, 2020<br>August 13, 2019<br>August 13, 2019<br>April 30, 2021<br>May 28, 2021<br>March 13, 2021<br>June 11, 2021  | March 6, 2020<br>April 15, 2020<br><b>November 21, 2021</b><br>May 16, 2020<br>May 27, 2021<br>June 10, 2021<br>June 10, 2021<br>August 9, 2021  | 45%<br>0%<br>68%<br>0%<br>0%<br>0%<br>0%<br>0%   | 0 days<br>160 days<br>500 days<br>0 days<br>0 days<br>0 days<br>0 days<br>0 days  | 1 days<br>1 days<br>1 day<br>0.5 days<br>0 days<br>1 day<br>0.5 days<br>0 days   | 0 days<br>160 days<br>160 days<br>200 days<br>218 days<br>566 days<br>518 days<br>518 days   |                                    |             | K Prep<br>XSu<br>                | pare DDA f<br>ubmit & er<br>pare AIP fo<br>ubmit & er<br>Prepare AII<br>Prepare AII  | for a<br>nde:<br>or A<br>ndo:<br>P fo:<br>DD,<br>mit a   |
| 5   | Submit & endorse by PM and Statutory<br>Authorities/Gov. Dept<br>Prepare DDA for and ICE certification (Final)<br>Submit & endorse by PM and Statutory<br>Authorities/Gov. Dept<br><b>Remaining Road Works</b><br>Prepare AIP for At-grade Road D3 and ICE certification<br>(Draft)<br>Submit & endorse by PM and Statutory Authorities/Gov.<br>Dept<br>Prepare AIP for At-grade Road D3 and ICE certification<br>(Final)<br>Prepare DDA for At-grade Road D3 and ICE certification<br>(Draft)<br>Submit & endorse by PM and Statutory Authorities/Gov.<br>Dept<br>Prepare DDA for At-grade Road D3 and ICE certification<br>(Draft)<br>Submit & endorse by PM and Statutory Authorities/Gov.<br>Dept<br>Prepare DDA for At-grade Road D3 and ICE certification<br>(Final)  | 40 days<br>11 days<br>40 days<br><b>332 days</b><br>60 days<br>28 days<br>14 days<br>90 days<br>60 days<br>14 days  | 0 days<br>6 days<br>40 days<br><b>316.32 days</b><br>19 days<br>28 days<br>28 days<br>14 days<br>90 days<br>60 days<br>14 days  | September 18, 2019<br>NA<br>August 13, 2019<br>NA<br>NA<br>NA<br>NA<br>NA   | NA<br>NA<br>NA<br>NA<br>NA<br>NA<br>NA<br>NA                                    | September 18, 2019<br>September 29, 2019<br>August 13, 2019<br>October 12, 2019<br>November 9, 2019<br>October 12, 2019<br>January 10, 2020<br>March 10, 2020<br>March 24, 2020  | September 28, 2019<br>November 7, 2019<br>July 9, 2020<br>October 11, 2019<br>November 8, 2019<br>November 22, 2019<br>January 9, 2020<br>March 9, 2020<br>March 23, 2020   | September 18, 2019<br>March 7, 2020<br>August 13, 2019<br>August 13, 2019<br>April 30, 2021<br>May 28, 2021<br>March 13, 2021<br>June 11, 2021<br>August 10, 2021<br>August 24, 2021  | March 6, 2020<br>April 15, 2020<br><b>November 21, 2021</b><br>May 16, 2020<br>May 27, 2021<br>June 10, 2021<br>June 10, 2021<br>August 9, 2021<br>August 23, 2021   | 45%<br>0%<br>68%<br>0%<br>0%<br>0%<br>0%<br>0%<br>0%   | 0 days<br>160 days<br>500 days<br>0 days<br>0 days<br>0 days<br>0 days<br>0 days<br>0 days  | 1 days<br>1 days<br>1 day<br>0.5 days<br>0 days<br>1 day<br>0.5 days<br>0 days<br>0 days<br>0 days   | 0 days<br>160 days<br>160 days<br>218 days<br>566 days<br>566 days<br>518 days<br>518 days   |                                    |             | Prep<br>Za-Sa<br>₩. Prej<br>Z. P | pare DDA f<br>ubmit & er<br>pare AIP fo<br>ubmit & er<br>Prepare AII<br>Prepare AII  | for a<br>ndo<br>or A<br>ndo<br>P fo<br>DD<br>mit a<br>pare   |
| 5 5 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7   | Submit & endorse by PM and Statutory<br>Authorities/Gov. Dept<br>Prepare DDA for and ICE certification (Final)<br>Submit & endorse by PM and Statutory<br>Authorities/Gov. Dept<br><b>Remaining Road Works</b><br>Prepare AIP for At-grade Road D3 and ICE certification<br>(Draft)<br>Submit & endorse by PM and Statutory Authorities/Gov.<br>Dept<br>Prepare AIP for At-grade Road D3 and ICE certification<br>(Final)<br>Prepare DDA for At-grade Road D3 and ICE certification<br>(Draft)<br>Submit & endorse by PM and Statutory Authorities/Gov.<br>Dept<br>Prepare DDA for At-grade Road D3 and ICE certification<br>(Draft)<br>Submit & endorse by PM and Statutory Authorities/Gov.<br>Dept<br>Prepare DDA for At-grade Road D3 and ICE certification<br>(Final)<br>Submit & endorse by PM and Statutory Authorities/Gov.<br>Dept<br>Prepare AIP for Road L12d and ICE certification (Draft)  | 40 days<br>11 days<br>40 days<br><b>332 days</b><br>60 days<br>28 days<br>14 days<br>90 days<br>60 days<br>14 days<br>90 days<br>90 days<br>60 days   | 0 days<br>6 days<br>40 days<br><b>316.32 days</b><br>19 days<br>28 days<br>28 days<br>14 days<br>90 days<br>60 days<br>14 days<br>90 days<br>60 days  | September 18, 2019<br>NA<br>August 13, 2019<br>NA<br>NA<br>NA<br>NA<br>NA<br>NA<br>NA<br>NA                               | NA<br>NA<br>NA<br>NA<br>NA<br>NA<br>NA<br>NA<br>NA                              | September 18, 2019<br>September 29, 2019<br>August 13, 2019<br>October 12, 2019<br>October 12, 2019<br>October 12, 2019<br>January 10, 2020<br>March 10, 2020<br>March 24, 2020<br>October 12, 2019  | September 28, 2019<br>November 7, 2019<br>July 9, 2020<br>October 11, 2019<br>November 8, 2019<br>November 22, 2019<br>January 9, 2020<br>March 9, 2020<br>March 23, 2020<br>June 21, 2020<br>December 10, 2019   | September 18, 2019<br>March 7, 2020<br>August 13, 2019<br>August 13, 2019<br>April 30, 2021<br>May 28, 2021<br>March 13, 2021<br>June 11, 2021<br>August 10, 2021<br>August 24, 2021<br>May 17, 2020  | March 6, 2020<br>April 15, 2020<br><b>November 21, 2021</b><br>May 16, 2020<br>May 27, 2021<br>June 10, 2021<br>June 10, 2021<br>August 9, 2021<br>August 23, 2021<br>November 21, 2021<br>July 15, 2020   | 45%<br>0%<br>68%<br>0%<br>0%<br>0%<br>0%<br>0%<br>0%<br>0%   | 0 days<br>160 days<br>500 days<br>0 days<br>0 days<br>0 days<br>0 days<br>0 days<br>518 days<br>0 days  | 1 days<br>1 days<br>1 day<br>0.5 days<br>0 days<br>1 day<br>0.5 days<br>0 days<br>0 days<br>1 day  | 0 days<br>160 days<br>160 days<br>218 days<br>566 days<br>518 days<br>518 days<br>518 days<br>518 days<br>218 days   |                                    |             | Prep<br>Za-Sa<br>₩. Prej<br>Z. P | pare DDA f<br>ubmit & er<br>ubmit & er<br>Prepare All<br>Prepare All<br>Subr   | for a<br>nder<br>or A<br>ndor<br>DD,<br>DD,<br>mit i<br>pare<br>Su   |
| 5 5<br>7 7<br>3 9<br>0 1<br>1 2<br>3 1<br>4 5<br>5 5<br>6 1<br>1 1<br>1 1<br>1 1<br>1 1<br>1 1<br>1 1<br>1 1  | Submit & endorse by PM and Statutory<br>Authorities/Gov. Dept<br>Prepare DDA for and ICE certification (Final)<br>Submit & endorse by PM and Statutory<br>Authorities/Gov. Dept<br><b>Remaining Road Works</b><br>Prepare AIP for At-grade Road D3 and ICE certification<br>(Draft)<br>Submit & endorse by PM and Statutory Authorities/Gov.<br>Dept<br>Prepare AIP for At-grade Road D3 and ICE certification<br>(Final)<br>Prepare DDA for At-grade Road D3 and ICE certification<br>(Draft)<br>Submit & endorse by PM and Statutory Authorities/Gov.<br>Dept<br>Prepare DDA for At-grade Road D3 and ICE certification<br>(Draft)<br>Submit & endorse by PM and Statutory Authorities/Gov.<br>Dept<br>Prepare DDA for At-grade Road D3 and ICE certification<br>(Final)<br>Submit & endorse by PM and Statutory Authorities/Gov.<br>Dept<br>Prepare AIP for Road L12d and ICE certification (Draft)<br>Submit & endorse by PM and Statutory Authorities/Gov.   | 40 days<br>11 days<br>40 days<br><b>332 days</b><br>60 days<br>28 days<br>14 days<br>90 days<br>60 days<br>14 days<br>90 days<br>90 days<br>60 days   | 0 days<br>6 days<br>40 days<br><b>316.32 days</b><br>19 days<br>28 days<br>14 days<br>90 days<br>60 days<br>14 days<br>90 days  | September 18, 2019<br>NA<br>August 13, 2019<br>NA<br>NA<br>NA<br>NA<br>NA<br>NA   | NA<br>NA<br>NA<br>NA<br>NA<br>NA<br>NA<br>NA<br>NA                              | September 18, 2019<br>September 29, 2019<br>August 13, 2019<br>October 12, 2019<br>November 9, 2019<br>October 12, 2019<br>January 10, 2020<br>March 10, 2020<br>March 24, 2020  | September 28, 2019<br>November 7, 2019<br>July 9, 2020<br>October 11, 2019<br>November 8, 2019<br>November 22, 2019<br>January 9, 2020<br>March 9, 2020<br>March 23, 2020<br>June 21, 2020<br>December 10, 2019   | September 18, 2019<br>March 7, 2020<br>August 13, 2019<br>August 13, 2019<br>April 30, 2021<br>May 28, 2021<br>March 13, 2021<br>June 11, 2021<br>August 10, 2021<br>August 24, 2021  | March 6, 2020<br>April 15, 2020<br>November 21, 2021<br>May 16, 2020<br>May 27, 2021<br>June 10, 2021<br>June 10, 2021<br>August 9, 2021<br>August 23, 2021<br>November 21, 2021   | 45%<br>0%<br>68%<br>0%<br>0%<br>0%<br>0%<br>0%<br>0%<br>0%   | 0 days<br>160 days<br>500 days<br>0 days<br>0 days<br>0 days<br>0 days<br>0 days<br>518 days<br>0 days  | 1 days<br>1 days<br>1 day<br>0.5 days<br>0 days<br>1 day<br>0.5 days<br>0 days<br>0 days<br>0 days   | 0 days<br>160 days<br>160 days<br>218 days<br>566 days<br>518 days<br>518 days<br>518 days<br>518 days   |                                    |             | Prep<br>Za-Sa<br>₩. Prej<br>Z. P | pare DDA f<br>ubmit & er<br>pare AIP fe<br>ubmit & er<br>Prepare AII<br>Prepare<br>Subr  | for a<br>nder<br>or A<br>ndor<br>DD,<br>DD,<br>mit i<br>pare<br>Su   |
|   | Submit & endorse by PM and Statutory<br>Authorities/Gov. Dept<br>Prepare DDA for and ICE certification (Final)<br>Submit & endorse by PM and Statutory<br>Authorities/Gov. Dept<br><b>Remaining Road Works</b><br>Prepare AIP for At-grade Road D3 and ICE certification<br>(Draft)<br>Submit & endorse by PM and Statutory Authorities/Gov.<br>Dept<br>Prepare AIP for At-grade Road D3 and ICE certification<br>(Final)<br>Prepare DDA for At-grade Road D3 and ICE certification<br>(Draft)<br>Submit & endorse by PM and Statutory Authorities/Gov.<br>Dept<br>Prepare DDA for At-grade Road D3 and ICE certification<br>(Draft)<br>Submit & endorse by PM and Statutory Authorities/Gov.<br>Dept<br>Prepare DDA for At-grade Road D3 and ICE certification<br>(Final)<br>Submit & endorse by PM and Statutory Authorities/Gov.<br>Dept<br>Prepare AIP for Road L12d and ICE certification (Draft)<br>Submit & endorse by PM and Statutory Authorities/Gov.<br>Dept   | 40 days<br>11 days<br>40 days<br><b>332 days</b><br>60 days<br>28 days<br>14 days<br>90 days<br>60 days<br>14 days<br>90 days<br>90 days<br>60 days   | 0 days<br>6 days<br>40 days<br><b>316.32 days</b><br>19 days<br>28 days<br>14 days<br>90 days<br>60 days<br>14 days<br>90 days<br>28 days   | September 18, 2019<br>NA<br>August 13, 2019<br>NA<br>NA<br>NA<br>NA<br>NA<br>NA<br>NA<br>NA                               | NA<br>NA<br>NA<br>NA<br>NA<br>NA<br>NA<br>NA<br>NA<br>NA<br>NA                  | September 18, 2019<br>September 29, 2019<br>August 13, 2019<br>October 12, 2019<br>November 9, 2019<br>October 12, 2019<br>January 10, 2020<br>March 10, 2020<br>March 24, 2020<br>October 12, 2019<br>December 11, 2019   | September 28, 2019<br>November 7, 2019<br>July 9, 2020<br>October 11, 2019<br>November 8, 2019<br>November 22, 2019<br>January 9, 2020<br>March 9, 2020<br>March 23, 2020<br>June 21, 2020<br>December 10, 2019<br>January 7, 2020  | September 18, 2019<br>March 7, 2020<br>August 13, 2019<br>August 13, 2019<br>April 30, 2021<br>May 28, 2021<br>March 13, 2021<br>June 11, 2021<br>August 10, 2021<br>August 24, 2021<br>May 17, 2020<br>April 24, 2021  | March 6, 2020<br>April 15, 2020<br>November 21, 2021<br>May 16, 2020<br>May 27, 2021<br>June 10, 2021<br>June 10, 2021<br>August 9, 2021<br>August 23, 2021<br>November 21, 2021<br>July 15, 2020<br>May 21, 2021  | 45%<br>0%<br>68%<br>0%<br>0%<br>0%<br>0%<br>0%<br>0%<br>0%<br>0%   | 0 days<br>160 days<br>500 days<br>0 days<br>0 days<br>0 days<br>0 days<br>0 days<br>518 days<br>0 days<br>0 days  | 1 days<br>1 days<br>1 day<br>0.5 days<br>0 days<br>1 day<br>0.5 days<br>0 days<br>1 day<br>1 day<br>0.5 days   | 0 days<br>160 days<br>160 days<br>218 days<br>566 days<br>566 days<br>518 days<br>518 days<br>518 days<br>218 days<br>218 days   |                                    |             | Prep<br>Za-Sa<br>₩. Prej<br>Z. P | pare DDA f<br>ubmit & er<br>ubmit & er<br>Prepare All<br>Prepare All<br>Subr   | for a<br>nde:<br>or A<br>ndo:<br>DD,<br>DD,<br>DD,<br>IP fo<br>St  |
| 5       5       5       7       33       34       22       33       44       55       57       7  | Submit & endorse by PM and Statutory<br>Authorities/Gov. Dept<br>Prepare DDA for and ICE certification (Final)<br>Submit & endorse by PM and Statutory<br>Authorities/Gov. Dept<br><b>Remaining Road Works</b><br>Prepare AIP for At-grade Road D3 and ICE certification<br>(Draft)<br>Submit & endorse by PM and Statutory Authorities/Gov.<br>Dept<br>Prepare AIP for At-grade Road D3 and ICE certification<br>(Final)<br>Prepare DDA for At-grade Road D3 and ICE certification<br>(Draft)<br>Submit & endorse by PM and Statutory Authorities/Gov.<br>Dept<br>Prepare DDA for At-grade Road D3 and ICE certification<br>(Draft)<br>Submit & endorse by PM and Statutory Authorities/Gov.<br>Dept<br>Prepare DDA for At-grade Road D3 and ICE certification<br>(Final)<br>Submit & endorse by PM and Statutory Authorities/Gov.<br>Dept<br>Prepare AIP for Road L12d and ICE certification (Draft)<br>Submit & endorse by PM and Statutory Authorities/Gov.   | 40 days<br>11 days<br>40 days<br><b>332 days</b><br>60 days<br>14 days<br>90 days<br>60 days<br>14 days<br>90 days<br>60 days<br>28 days<br>28 days   | 0 days<br>6 days<br>40 days<br><b>316.32 days</b><br>19 days<br>28 days<br>28 days<br>14 days<br>90 days<br>60 days<br>14 days<br>90 days<br>60 days  | September 18, 2019<br>NA<br>August 13, 2019<br>NA<br>NA<br>NA<br>NA<br>NA<br>NA<br>NA<br>NA<br>NA                         | NA<br>NA<br>NA<br>NA<br>NA<br>NA<br>NA<br>NA<br>NA                              | September 18, 2019<br>September 29, 2019<br>August 13, 2019<br>October 12, 2019<br>October 12, 2019<br>October 12, 2019<br>January 10, 2020<br>March 10, 2020<br>March 24, 2020<br>October 12, 2019  | September 28, 2019<br>November 7, 2019<br>July 9, 2020<br>October 11, 2019<br>November 8, 2019<br>November 22, 2019<br>January 9, 2020<br>March 9, 2020<br>March 23, 2020<br>June 21, 2020<br>December 10, 2019<br>January 7, 2020  | September 18, 2019<br>March 7, 2020<br>August 13, 2019<br>August 13, 2019<br>April 30, 2021<br>May 28, 2021<br>March 13, 2021<br>June 11, 2021<br>August 10, 2021<br>August 24, 2021<br>May 17, 2020  | March 6, 2020<br>April 15, 2020<br><b>November 21, 2021</b><br>May 16, 2020<br>May 27, 2021<br>June 10, 2021<br>June 10, 2021<br>August 9, 2021<br>August 23, 2021<br>November 21, 2021<br>July 15, 2020   | 45%<br>0%<br>68%<br>0%<br>0%<br>0%<br>0%<br>0%<br>0%<br>0%<br>0%   | 0 days<br>160 days<br>500 days<br>0 days<br>0 days<br>0 days<br>0 days<br>0 days<br>518 days<br>0 days<br>0 days  | 1 days<br>1 days<br>1 day<br>0.5 days<br>0 days<br>1 day<br>0.5 days<br>0 days<br>0 days<br>1 day  | 0 days<br>160 days<br>160 days<br>218 days<br>566 days<br>518 days<br>518 days<br>518 days<br>518 days<br>218 days   |                                    |             | Prep<br>Za-Sa<br>₩. Prej<br>Z. P | pare DDA f<br>ubmit & er<br>pare AIP fe<br>ubmit & er<br>Prepare AII<br>Prepare<br>Subrit<br>Submit &<br>Prepare                         | for a<br>ndoi<br>or A<br>ndoi<br>DD,<br>DD,<br>mit a<br>pare<br>S<br>up fo<br>s<br>k er  |
| 5   | Submit & endorse by PM and Statutory<br>Authorities/Gov. Dept<br>Prepare DDA for and ICE certification (Final)<br>Submit & endorse by PM and Statutory<br>Authorities/Gov. Dept<br><b>Remaining Road Works</b><br>Prepare AIP for At-grade Road D3 and ICE certification<br>(Draft)<br>Submit & endorse by PM and Statutory Authorities/Gov.<br>Dept<br>Prepare AIP for At-grade Road D3 and ICE certification<br>(Final)<br>Prepare DDA for At-grade Road D3 and ICE certification<br>(Draft)<br>Submit & endorse by PM and Statutory Authorities/Gov.<br>Dept<br>Prepare DDA for At-grade Road D3 and ICE certification<br>(Draft)<br>Submit & endorse by PM and Statutory Authorities/Gov.<br>Dept<br>Prepare DDA for At-grade Road D3 and ICE certification<br>(Final)<br>Submit & endorse by PM and Statutory Authorities/Gov.<br>Dept<br>Prepare AIP for Road L12d and ICE certification (Draft)<br>Submit & endorse by PM and Statutory Authorities/Gov.<br>Dept   | 40 days<br>11 days<br>40 days<br><b>332 days</b><br>60 days<br>28 days<br>14 days<br>90 days<br>14 days<br>90 days<br>60 days<br>28 days<br>14 days<br>90 days<br>14 days<br>90 days<br>14 days<br>90 days<br>14 days<br>90 days<br>10 days | 0 days<br>6 days<br>40 days<br><b>316.32 days</b><br>19 days<br>28 days<br>14 days<br>90 days<br>60 days<br>14 days<br>90 days<br>28 days   | September 18, 2019<br>NA<br>August 13, 2019<br>NA<br>NA<br>NA<br>NA<br>NA<br>NA<br>NA<br>NA<br>NA                         | NA<br>NA<br>NA<br>NA<br>NA<br>NA<br>NA<br>NA<br>NA<br>NA<br>NA                  | September 18, 2019<br>September 29, 2019<br>August 13, 2019<br>October 12, 2019<br>October 12, 2019<br>October 12, 2019<br>January 10, 2020<br>March 10, 2020<br>March 24, 2020<br>October 12, 2019<br>December 11, 2019<br>January 8, 2020  | September 28, 2019<br>November 7, 2019<br>July 9, 2020<br>October 11, 2019<br>November 8, 2019<br>November 22, 2019<br>January 9, 2020<br>March 9, 2020<br>March 23, 2020<br>June 21, 2020<br>December 10, 2019<br>January 7, 2020  | September 18, 2019<br>March 7, 2020<br>August 13, 2019<br>August 13, 2019<br>April 30, 2021<br>May 28, 2021<br>March 13, 2021<br>June 11, 2021<br>August 10, 2021<br>August 24, 2021<br>May 17, 2020<br>April 24, 2021  | March 6, 2020<br>April 15, 2020<br>November 21, 2021<br>May 16, 2020<br>May 27, 2021<br>June 10, 2021<br>June 10, 2021<br>August 9, 2021<br>August 23, 2021<br>November 21, 2021<br>July 15, 2020<br>May 21, 2021  | 45%<br>0%<br>68%<br>0%<br>0%<br>0%<br>0%<br>0%<br>0%<br>0%<br>0%   | 0 days<br>160 days<br>500 days<br>0 days<br>0 days<br>0 days<br>0 days<br>0 days<br>518 days<br>0 days<br>0 days  | 1 days<br>1 days<br>1 day<br>0.5 days<br>0 days<br>1 day<br>0.5 days<br>0 days<br>0 days<br>1 day<br>0.5 days<br>0 days<br>1 day<br>0.5 days                               | 0 days<br>160 days<br>160 days<br>218 days<br>566 days<br>566 days<br>518 days<br>518 days<br>518 days<br>218 days<br>218 days   |                                    |             | Prep<br>Za-Sa<br>₩. Prej<br>Z. P | pare DDA f<br>ubmit & er<br>pare AIP fe<br>ubmit & er<br>Prepare AII<br>Prepare<br>Subrit<br>Submit &<br>Prepare                         | for a<br>ndoi<br>or A<br>ndoi<br>DD,<br>DD,<br>mit a<br>pare<br>S<br>up fo<br>s<br>k er  |
| 5 5<br>7 7<br>3 9<br>9 1<br>1 1<br>2 1<br>3 1<br>9 1<br>9 1<br>9 1<br>9 1<br>9 1<br>9 1<br>9 1<br>9   | Submit & endorse by PM and Statutory<br>Authorities/Gov. Dept<br>Prepare DDA for and ICE certification (Final)<br>Submit & endorse by PM and Statutory<br>Authorities/Gov. Dept<br><b>Remaining Road Works</b><br>Prepare AIP for At-grade Road D3 and ICE certification<br>(Draft)<br>Submit & endorse by PM and Statutory Authorities/Gov.<br>Dept<br>Prepare AIP for At-grade Road D3 and ICE certification<br>(Final)<br>Prepare DDA for At-grade Road D3 and ICE certification<br>(Draft)<br>Submit & endorse by PM and Statutory Authorities/Gov.<br>Dept<br>Prepare DDA for At-grade Road D3 and ICE certification<br>(Draft)<br>Submit & endorse by PM and Statutory Authorities/Gov.<br>Dept<br>Prepare DDA for At-grade Road D3 and ICE certification<br>(Final)<br>Submit & endorse by PM and Statutory Authorities/Gov.<br>Dept<br>Prepare AIP for Road L12d and ICE certification (Draft)<br>Submit & endorse by PM and Statutory Authorities/Gov.<br>Dept<br>Prepare AIP for Road L12d and ICE certification (Final)<br>Prepare DDA for Road L12d and ICE certification (Final)   | 40 days<br>11 days<br>40 days<br><b>332 days</b><br>60 days<br>28 days<br>14 days<br>90 days<br>60 days<br>14 days<br>90 days<br>28 days<br>10 days<br>90 days<br>90 days   | 0 days<br>6 days<br>40 days<br>19 days<br>28 days<br>14 days<br>90 days<br>60 days<br>20 days<br>20 days<br>20 days<br>20 days<br>14 days<br>20 days<br>20 days<br>20 days<br>20 days<br>20 days<br>20 days<br>20 days  | September 18, 2019<br>NA<br>August 13, 2019<br>NA<br>NA<br>NA<br>NA<br>NA<br>NA<br>NA<br>NA<br>NA<br>NA                   | NA<br>NA<br>NA<br>NA<br>NA<br>NA<br>NA<br>NA<br>NA<br>NA<br>NA<br>NA            | September 18, 2019<br>September 29, 2019<br>August 13, 2019<br>October 12, 2019<br>October 12, 2019<br>October 12, 2019<br>January 10, 2020<br>March 10, 2020<br>March 24, 2020<br>October 12, 2019<br>December 11, 2019<br>January 8, 2020<br>January 18, 2020  | September 28, 2019<br>November 7, 2019<br>July 9, 2020<br>October 11, 2019<br>November 8, 2019<br>November 8, 2019<br>January 9, 2020<br>March 9, 2020<br>March 23, 2020<br>June 21, 2020<br>December 10, 2019<br>January 7, 2020<br>January 17, 2020<br>April 16, 2020                                 | September 18, 2019<br>March 7, 2020<br>August 13, 2019<br>August 13, 2019<br>April 30, 2021<br>May 28, 2021<br>March 13, 2021<br>June 11, 2021<br>August 10, 2021<br>August 24, 2021<br>May 17, 2020<br>April 24, 2021<br>June 1, 2021  | March 6, 2020<br>April 15, 2020<br><b>November 21, 2021</b><br>May 16, 2020<br>May 27, 2021<br>June 10, 2021<br>June 10, 2021<br>August 9, 2021<br>August 23, 2021<br>November 21, 2021<br>July 15, 2020<br>May 21, 2021<br>May 31, 2021<br>August 29, 2021                                  | 45%<br>0%<br>68%<br>0%<br>0%<br>0%<br>0%<br>0%<br>0%<br>0%<br>0%<br>0%   | 0 days<br>160 days<br>500 days<br>0 days<br>0 days<br>0 days<br>0 days<br>0 days<br>518 days<br>0 days<br>0 days<br>0 days<br>0 days<br>0 days<br>0 days<br>0 days  | 1 days<br>1 days<br>1 day<br>0.5 days<br>0 days<br>1 day<br>0.5 days<br>0 days<br>1 day<br>0.5 days<br>1 day<br>0.5 days<br>1 day<br>0.5 days                              | 0 days<br>160 days<br>160 days<br>218 days<br>566 days<br>518 days<br>518 days<br>518 days<br>518 days<br>518 days<br>518 days<br>518 days<br>500 days<br>500 days             |                                    |             | Prep<br>Za-Sa<br>₩. Prej<br>Z. P | pare DDA f<br>ubmit & er<br>pare AIP fe<br>ubmit & er<br>Prepare AII<br>Prepare<br>Subrit<br>Submit &<br>Prepare                         | for a<br>ndo<br>or A<br>ndo<br>P fo<br>DD.<br>mit :<br>pare<br>sa<br>sa<br>sa<br>sa<br>sa<br>sa<br>sa<br>sa<br>sa<br>sa<br>sa<br>sa<br>sa  |
| 5     6       6     7       8     9       0     1       1     2       3     3       5     6       7     8       9     9   | Submit & endorse by PM and Statutory<br>Authorities/Gov. Dept<br>Prepare DDA for and ICE certification (Final)<br>Submit & endorse by PM and Statutory<br>Authorities/Gov. Dept<br><b>Remaining Road Works</b><br>Prepare AIP for At-grade Road D3 and ICE certification<br>(Draft)<br>Submit & endorse by PM and Statutory Authorities/Gov.<br>Dept<br>Prepare AIP for At-grade Road D3 and ICE certification<br>(Final)<br>Prepare DDA for At-grade Road D3 and ICE certification<br>(Draft)<br>Submit & endorse by PM and Statutory Authorities/Gov.<br>Dept<br>Prepare DDA for At-grade Road D3 and ICE certification<br>(Draft)<br>Submit & endorse by PM and Statutory Authorities/Gov.<br>Dept<br>Prepare DDA for At-grade Road D3 and ICE certification<br>(Final)<br>Submit & endorse by PM and Statutory Authorities/Gov.<br>Dept<br>Prepare AIP for Road L12d and ICE certification (Draft)<br>Submit & endorse by PM and Statutory Authorities/Gov.<br>Dept   | 40 days<br>11 days<br>40 days<br><b>332 days</b><br>60 days<br>28 days<br>14 days<br>90 days<br>60 days<br>14 days<br>90 days<br>28 days<br>10 days<br>90 days<br>90 days   | 0 days<br>6 days<br>40 days<br><b>316.32 days</b><br>19 days<br>28 days<br>28 days<br>14 days<br>90 days<br>60 days<br>14 days<br>90 days<br>28 days<br>28 days<br>28 days  | September 18, 2019<br>NA<br>August 13, 2019<br>NA<br>NA<br>NA<br>NA<br>NA<br>NA<br>NA<br>NA<br>NA<br>NA<br>NA<br>NA       | NA<br>NA<br>NA<br>NA<br>NA<br>NA<br>NA<br>NA<br>NA<br>NA<br>NA                  | September 18, 2019<br>September 29, 2019<br>August 13, 2019<br>October 12, 2019<br>October 12, 2019<br>October 12, 2019<br>January 10, 2020<br>March 10, 2020<br>March 24, 2020<br>October 12, 2019<br>December 11, 2019<br>January 8, 2020  | September 28, 2019<br>November 7, 2019<br>July 9, 2020<br>October 11, 2019<br>November 8, 2019<br>November 22, 2019<br>January 9, 2020<br>March 9, 2020<br>March 23, 2020<br>June 21, 2020<br>December 10, 2019<br>January 7, 2020<br>January 17, 2020  | September 18, 2019<br>March 7, 2020<br>August 13, 2019<br>August 13, 2019<br>April 30, 2021<br>May 28, 2021<br>March 13, 2021<br>June 11, 2021<br>August 10, 2021<br>August 24, 2021<br>May 17, 2020<br>April 24, 2021<br>May 22, 2021  | March 6, 2020<br>April 15, 2020<br>November 21, 2021<br>May 16, 2020<br>May 27, 2021<br>June 10, 2021<br>June 10, 2021<br>August 9, 2021<br>August 23, 2021<br>November 21, 2021<br>July 15, 2020<br>May 21, 2021  | 45%<br>0%<br>68%<br>0%<br>0%<br>0%<br>0%<br>0%<br>0%<br>0%<br>0%<br>0%   | 0 days<br>160 days<br>500 days<br>0 days<br>0 days<br>0 days<br>0 days<br>0 days<br>518 days<br>0 days<br>0 days<br>0 days<br>0 days<br>0 days<br>0 days<br>0 days  | 1 days<br>1 days<br>1 day<br>0.5 days<br>0 days<br>1 day<br>0.5 days<br>0 days<br>0 days<br>1 day<br>0.5 days<br>0 days<br>1 day<br>0.5 days                               | 0 days<br>160 days<br>160 days<br>218 days<br>566 days<br>518 days<br>518 days<br>518 days<br>518 days<br>218 days<br>218 days<br>500 days                                     |                                    |             | Prep<br>Za-Sa<br>₩. Prej<br>Z. P | pare DDA f<br>ubmit & er<br>pare AIP fe<br>ubmit & er<br>Prepare AII<br>Prepare<br>Subrit<br>Submit &<br>Prepare                         | for a<br>nder<br>ior A<br>ndor<br>DD/<br>pare<br>St<br>IP fo   |
| 5 6<br>7 8<br>9 0<br>1  | Submit & endorse by PM and Statutory<br>Authorities/Gov. Dept<br>Prepare DDA for and ICE certification (Final)<br>Submit & endorse by PM and Statutory<br>Authorities/Gov. Dept<br><b>Remaining Road Works</b><br>Prepare AIP for At-grade Road D3 and ICE certification<br>(Draft)<br>Submit & endorse by PM and Statutory Authorities/Gov.<br>Dept<br>Prepare AIP for At-grade Road D3 and ICE certification<br>(Final)<br>Prepare DDA for At-grade Road D3 and ICE certification<br>(Draft)<br>Submit & endorse by PM and Statutory Authorities/Gov.<br>Dept<br>Prepare DDA for At-grade Road D3 and ICE certification<br>(Draft)<br>Submit & endorse by PM and Statutory Authorities/Gov.<br>Dept<br>Prepare DDA for At-grade Road D3 and ICE certification<br>(Final)<br>Submit & endorse by PM and Statutory Authorities/Gov.<br>Dept<br>Prepare AIP for Road L12d and ICE certification (Draft)<br>Submit & endorse by PM and Statutory Authorities/Gov.<br>Dept<br>Prepare AIP for Road L12d and ICE certification (Final)<br>Prepare DDA for Road L12d and ICE certification (Final)<br>Prepare DDA for Road L12d and ICE certification (Final)  | 40 days<br>11 days<br>40 days<br><b>332 days</b><br>60 days<br>28 days<br>14 days<br>90 days<br>60 days<br>14 days<br>90 days<br>28 days<br>10 days<br>90 days<br>90 days   | 0 days<br>6 days<br>40 days<br>19 days<br>28 days<br>14 days<br>90 days<br>60 days<br>20 days<br>20 days<br>20 days<br>20 days<br>14 days<br>20 days<br>20 days<br>20 days<br>20 days<br>20 days<br>20 days<br>20 days  | September 18, 2019<br>NA<br>August 13, 2019<br>NA<br>NA<br>NA<br>NA<br>NA<br>NA<br>NA<br>NA<br>NA<br>NA<br>NA<br>NA       | NA<br>NA<br>NA<br>NA<br>NA<br>NA<br>NA<br>NA<br>NA<br>NA<br>NA<br>NA            | September 18, 2019<br>September 29, 2019<br>August 13, 2019<br>October 12, 2019<br>October 12, 2019<br>October 12, 2019<br>January 10, 2020<br>March 10, 2020<br>March 24, 2020<br>October 12, 2019<br>December 11, 2019<br>January 8, 2020<br>January 18, 2020  | September 28, 2019<br>November 7, 2019<br>July 9, 2020<br>October 11, 2019<br>November 8, 2019<br>November 8, 2019<br>January 9, 2020<br>March 9, 2020<br>March 23, 2020<br>June 21, 2020<br>December 10, 2019<br>January 7, 2020<br>January 17, 2020<br>April 16, 2020                                 | September 18, 2019<br>March 7, 2020<br>August 13, 2019<br>August 13, 2019<br>April 30, 2021<br>May 28, 2021<br>March 13, 2021<br>June 11, 2021<br>August 10, 2021<br>August 24, 2021<br>May 17, 2020<br>April 24, 2021<br>June 1, 2021  | March 6, 2020<br>April 15, 2020<br><b>November 21, 2021</b><br>May 16, 2020<br>May 27, 2021<br>June 10, 2021<br>June 10, 2021<br>August 9, 2021<br>August 23, 2021<br>November 21, 2021<br>July 15, 2020<br>May 21, 2021<br>May 31, 2021<br>August 29, 2021                                  | 45%<br>0%<br>68%<br>0%<br>0%<br>0%<br>0%<br>0%<br>0%<br>0%<br>0%<br>0%<br>0%   | 0 days<br>160 days<br>500 days<br>0 days  | 1 days<br>1 days<br>1 day<br>0.5 days<br>0 days<br>1 day<br>0.5 days<br>0 days<br>1 day<br>0.5 days<br>1 day<br>0.5 days<br>1 day<br>0.5 days                              | 0 days<br>160 days<br>160 days<br>218 days<br>566 days<br>518 days<br>518 days<br>518 days<br>518 days<br>518 days<br>518 days<br>518 days<br>500 days<br>500 days             |                                    |             | Prep<br>Za-Sa<br>₩. Prej<br>Z. P | pare DDA f<br>ubmit & er<br>pare AIP fe<br>ubmit & er<br>Prepare AII<br>Prepare<br>Subrit<br>Submit &<br>Prepare                         | for a<br>ndoi<br>or A<br>ndoi<br>P foi<br>DD,<br>mit a<br>pare<br>Si<br>Si<br>call foi<br>& er<br>e Allf<br>repa   |
| 5     6       6     7       8     9       0     1       1     1       2     1       3     4       5     1       6     7       8     9       9     0       1     1 | Submit & endorse by PM and Statutory<br>Authorities/Gov. Dept<br>Prepare DDA for and ICE certification (Final)<br>Submit & endorse by PM and Statutory<br>Authorities/Gov. Dept<br><b>Remaining Road Works</b><br>Prepare AIP for At-grade Road D3 and ICE certification<br>(Draft)<br>Submit & endorse by PM and Statutory Authorities/Gov.<br>Dept<br>Prepare AIP for At-grade Road D3 and ICE certification<br>(Final)<br>Prepare DDA for At-grade Road D3 and ICE certification<br>(Draft)<br>Submit & endorse by PM and Statutory Authorities/Gov.<br>Dept<br>Prepare DDA for At-grade Road D3 and ICE certification<br>(Draft)<br>Submit & endorse by PM and Statutory Authorities/Gov.<br>Dept<br>Prepare DDA for At-grade Road D3 and ICE certification<br>(Final)<br>Submit & endorse by PM and Statutory Authorities/Gov.<br>Dept<br>Prepare AIP for Road L12d and ICE certification (Draft)<br>Submit & endorse by PM and Statutory Authorities/Gov.<br>Dept<br>Prepare AIP for Road L12d and ICE certification (Draft)<br>Submit & endorse by PM and Statutory Authorities/Gov.<br>Dept<br>Prepare DDA for Road L12d and ICE certification (Draft)<br>Prepare DDA for Road L12d and ICE certification (Final)<br>Prepare DDA for Road L12d and ICE certification (Final)<br>Prepare DDA for Road L12d and ICE certification (Final)<br>Prepare DDA for Road L12d and ICE certification (Draft)<br>Submit & endorse by PM and Statutory Authorities/Gov.<br>Dept   | 40 days<br>11 days<br>40 days<br><b>332 days</b><br>60 days<br>28 days<br>14 days<br>90 days<br>60 days<br>14 days<br>90 days<br>60 days<br>28 days<br>10 days<br>90 days<br>60 days<br>28 days<br>10 days<br>90 days                       | 0 days         6 days         40 days         316.32 days         19 days         28 days         14 days         90 days         60 days         14 days         90 days         60 days         10 days         28 days         10 days         90 days         10 days         10 days         10 days         10 days         10 days         10 days | September 18, 2019<br>NA<br>August 13, 2019<br>NA<br>NA<br>NA<br>NA<br>NA<br>NA<br>NA<br>NA<br>NA<br>NA<br>NA<br>NA<br>NA | NA<br>NA<br>NA<br>NA<br>NA<br>NA<br>NA<br>NA<br>NA<br>NA<br>NA<br>NA<br>NA<br>N | September 18, 2019<br>September 29, 2019<br>August 13, 2019<br>October 12, 2019<br>November 9, 2019<br>October 12, 2019<br>October 12, 2019<br>January 10, 2020<br>March 10, 2020<br>March 24, 2020<br>October 12, 2019<br>December 11, 2019<br>January 8, 2020<br>January 18, 2020<br>April 17, 2020<br>June 16, 2020 | September 28, 2019<br>November 7, 2019<br>July 9, 2020<br>October 11, 2019<br>November 8, 2019<br>November 22, 2019<br>January 9, 2020<br>March 9, 2020<br>March 9, 2020<br>June 21, 2020<br>June 21, 2020<br>January 7, 2020<br>January 17, 2020<br>January 17, 2020<br>June 15, 2020<br>June 25, 2020 | September 18, 2019<br>March 7, 2020<br>August 13, 2019<br>August 13, 2019<br>April 30, 2021<br>May 28, 2021<br>March 13, 2021<br>June 11, 2021<br>August 10, 2021<br>August 24, 2021<br>May 17, 2020<br>April 24, 2021<br>May 22, 2021<br>June 1, 2021<br>August 30, 2021<br>October 29, 2021 | March 6, 2020<br>April 15, 2020<br>November 21, 2021<br>May 16, 2020<br>May 27, 2021<br>June 10, 2021<br>June 10, 2021<br>August 9, 2021<br>August 23, 2021<br>November 21, 2021<br>July 15, 2020<br>May 21, 2021<br>May 31, 2021<br>August 29, 2021<br>October 28, 2021<br>November 7, 2021 | 45%<br>0%<br>68%<br>0%<br>0%<br>0%<br>0%<br>0%<br>0%<br>0%<br>0%<br>0%<br>0%<br>0%   | 0 days<br>160 days<br>500 days<br>0 | 1 days<br>1 days<br>1 day<br>0.5 days<br>0 days<br>1 day<br>0.5 days<br>0 days<br>1 day<br>0.5 days<br>0 days<br>1 day<br>0.5 days<br>1 day<br>0.5 days                    | 0 days<br>160 days<br>160 days<br>218 days<br>566 days<br>518 days<br>518 days<br>518 days<br>518 days<br>518 days<br>518 days<br>500 days<br>500 days<br>500 days<br>500 days |                                    |             | Prep<br>Za-Sa<br>₩. Prej<br>Z. P | pare DDA f<br>ubmit & er<br>pare AIP fe<br>ubmit & er<br>Prepare AII<br>Prepare<br>Submit &<br>Submit &<br>Prepare<br>Prepare<br>Prepare | for a<br>ndo<br>or A<br>ndo<br>P fo<br>DD<br>mit<br>pare<br>s<br>a<br>S<br>a<br>S<br>a<br>S<br>a<br>S<br>a<br>S<br>a<br>S<br>a<br>S<br>a   |
| 5   | Submit & endorse by PM and Statutory<br>Authorities/Gov. Dept<br>Prepare DDA for and ICE certification (Final)<br>Submit & endorse by PM and Statutory<br>Authorities/Gov. Dept<br><b>Remaining Road Works</b><br>Prepare AIP for At-grade Road D3 and ICE certification<br>(Draft)<br>Submit & endorse by PM and Statutory Authorities/Gov.<br>Dept<br>Prepare AIP for At-grade Road D3 and ICE certification<br>(Final)<br>Prepare DDA for At-grade Road D3 and ICE certification<br>(Draft)<br>Submit & endorse by PM and Statutory Authorities/Gov.<br>Dept<br>Prepare DDA for At-grade Road D3 and ICE certification<br>(Draft)<br>Submit & endorse by PM and Statutory Authorities/Gov.<br>Dept<br>Prepare DDA for At-grade Road D3 and ICE certification<br>(Final)<br>Submit & endorse by PM and Statutory Authorities/Gov.<br>Dept<br>Prepare AIP for Road L12d and ICE certification (Draft)<br>Submit & endorse by PM and Statutory Authorities/Gov.<br>Dept<br>Prepare DDA for Road L12d and ICE certification (Draft)<br>Prepare DDA for Road L12d and ICE certification (Final)<br>Prepare DDA for Road L12d and ICE certification (Final) | 40 days<br>11 days<br>40 days<br><b>332 days</b><br>60 days<br>28 days<br>14 days<br>90 days<br>60 days<br>14 days<br>90 days<br>60 days<br>28 days<br>10 days<br>90 days<br>10 days<br>10 days   | 0 days         6 days         40 days         316.32 days         19 days         28 days         14 days         90 days         60 days         14 days         90 days         10 days         28 days         10 days         90 days         10 days         10 days         10 days         10 days   | September 18, 2019<br>NA<br>August 13, 2019<br>NA<br>NA<br>NA<br>NA<br>NA<br>NA<br>NA<br>NA<br>NA<br>NA<br>NA<br>NA<br>NA | NA<br>NA<br>NA<br>NA<br>NA<br>NA<br>NA<br>NA<br>NA<br>NA<br>NA<br>NA<br>NA<br>N | September 18, 2019<br>September 29, 2019<br>August 13, 2019<br>October 12, 2019<br>November 9, 2019<br>October 12, 2019<br>October 12, 2019<br>January 10, 2020<br>March 10, 2020<br>March 24, 2020<br>October 12, 2019<br>December 11, 2019<br>January 8, 2020<br>January 18, 2020<br>April 17, 2020<br>June 16, 2020 | September 28, 2019<br>November 7, 2019<br>July 9, 2020<br>October 11, 2019<br>November 8, 2019<br>November 22, 2019<br>January 9, 2020<br>March 9, 2020<br>March 9, 2020<br>June 21, 2020<br>June 21, 2020<br>January 7, 2020<br>January 17, 2020<br>January 17, 2020<br>June 15, 2020<br>June 25, 2020 | September 18, 2019<br>March 7, 2020<br>August 13, 2019<br>August 13, 2019<br>April 30, 2021<br>May 28, 2021<br>March 13, 2021<br>June 11, 2021<br>August 10, 2021<br>August 24, 2021<br>May 17, 2020<br>April 24, 2021<br>June 1, 2021<br>August 30, 2021<br>October 29, 2021                 | March 6, 2020<br>April 15, 2020<br>November 21, 2021<br>May 16, 2020<br>May 27, 2021<br>June 10, 2021<br>June 10, 2021<br>August 9, 2021<br>August 23, 2021<br>November 21, 2021<br>July 15, 2020<br>May 21, 2021<br>May 31, 2021<br>August 29, 2021<br>October 28, 2021<br>November 7, 2021 | 45%<br>0%<br>68%<br>0%<br>0%<br>0%<br>0%<br>0%<br>0%<br>0%<br>0%<br>0%<br>0%<br>0%<br>0%<br>0%   | 0 days<br>160 days<br>500 days<br>0 | 1 days<br>1 days<br>1 day<br>0.5 days<br>0 days<br>1 day<br>0.5 days<br>0 days<br>1 day<br>0.5 days<br>0 days<br>1 day<br>0.5 days<br>1 day<br>0.5 days<br>0 days<br>1 day | 0 days<br>160 days<br>160 days<br>218 days<br>566 days<br>518 days<br>518 days<br>518 days<br>518 days<br>518 days<br>500 days<br>500 days<br>500 days<br>500 days             | nactive Mileston                   | ne أ        | Prep<br>Za-Sa<br>₩. Prej<br>Z. P | pare DDA f<br>ubmit & er<br>pare AIP fe<br>ubmit & er<br>Prepare AII<br>Prepare<br>Subrit<br>Submit &<br>Prepare                         | for :<br>ndc<br>or /<br>ndc<br>P fc<br>DD<br>par<br>S<br>IP 1<br>& e<br>AI<br>P 1<br>S<br>IP 1<br>& e<br>P 5<br>S<br>I<br>P 1<br>S<br>I<br>I<br>P 1<br>S<br>I<br>I<br>P 1<br>S<br>I<br>I<br>P 1<br>S<br>I<br>I<br>P 1<br>S |
| 5 5 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7   | Submit & endorse by PM and Statutory<br>Authorities/Gov. Dept<br>Prepare DDA for and ICE certification (Final)<br>Submit & endorse by PM and Statutory<br>Authorities/Gov. Dept<br><b>Remaining Road Works</b><br>Prepare AIP for At-grade Road D3 and ICE certification<br>(Draft)<br>Submit & endorse by PM and Statutory Authorities/Gov.<br>Dept<br>Prepare AIP for At-grade Road D3 and ICE certification<br>(Final)<br>Prepare DDA for At-grade Road D3 and ICE certification<br>(Draft)<br>Submit & endorse by PM and Statutory Authorities/Gov.<br>Dept<br>Prepare DDA for At-grade Road D3 and ICE certification<br>(Draft)<br>Submit & endorse by PM and Statutory Authorities/Gov.<br>Dept<br>Prepare DDA for At-grade Road D3 and ICE certification<br>(Final)<br>Submit & endorse by PM and Statutory Authorities/Gov.<br>Dept<br>Prepare AIP for Road L12d and ICE certification (Draft)<br>Submit & endorse by PM and Statutory Authorities/Gov.<br>Dept<br>Prepare AIP for Road L12d and ICE certification (Draft)<br>Submit & endorse by PM and Statutory Authorities/Gov.<br>Dept<br>Prepare DDA for Road L12d and ICE certification (Draft)<br>Prepare DDA for Road L12d and ICE certification (Final)<br>Prepare DDA for Road L12d and ICE certification (Final)<br>Prepare DDA for Road L12d and ICE certification (Final)<br>Prepare DDA for Road L12d and ICE certification (Draft)<br>Submit & endorse by PM and Statutory Authorities/Gov.<br>Dept   | 40 days<br>11 days<br>40 days<br><b>332 days</b><br>60 days<br>28 days<br>14 days<br>90 days<br>60 days<br>14 days<br>90 days<br>14 days<br>90 days<br>14 days<br>90 days<br>60 days<br>10 days<br>10 days<br>10 days                       | 0 days         6 days         40 days         316.32 days         19 days         28 days         14 days         90 days         60 days         28 days         14 days         90 days         60 days         10 days         90 days         10 days         60 days         10 days         10 days         10 days         10 days         10 days | September 18, 2019<br>NA<br>August 13, 2019<br>NA<br>NA<br>NA<br>NA<br>NA<br>NA<br>NA<br>NA<br>NA<br>NA<br>NA<br>NA<br>NA | NA<br>NA<br>NA<br>NA<br>NA<br>NA<br>NA<br>NA<br>NA<br>NA<br>NA<br>NA<br>NA<br>N | September 18, 2019<br>September 29, 2019<br>August 13, 2019<br>October 12, 2019<br>November 9, 2019<br>October 12, 2019<br>October 12, 2019<br>January 10, 2020<br>March 10, 2020<br>March 24, 2020<br>October 12, 2019<br>December 11, 2019<br>January 8, 2020<br>January 18, 2020<br>April 17, 2020                  | September 28, 2019<br>November 7, 2019<br>July 9, 2020<br>October 11, 2019<br>November 8, 2019<br>November 22, 2019<br>January 9, 2020<br>March 9, 2020<br>March 9, 2020<br>June 21, 2020<br>June 21, 2020<br>January 7, 2020<br>January 17, 2020<br>January 17, 2020<br>June 15, 2020<br>June 25, 2020 | September 18, 2019<br>March 7, 2020<br>August 13, 2019<br>August 13, 2019<br>April 30, 2021<br>May 28, 2021<br>March 13, 2021<br>June 11, 2021<br>August 10, 2021<br>August 24, 2021<br>May 17, 2020<br>April 24, 2021<br>May 22, 2021<br>June 1, 2021<br>August 30, 2021<br>October 29, 2021 | March 6, 2020<br>April 15, 2020<br>November 21, 2021<br>May 16, 2020<br>May 27, 2021<br>June 10, 2021<br>June 10, 2021<br>August 9, 2021<br>August 23, 2021<br>November 21, 2021<br>July 15, 2020<br>May 21, 2021<br>May 31, 2021<br>August 29, 2021<br>October 28, 2021<br>November 7, 2021 | 45%<br>0%<br>68%<br>0%<br>0%<br>0%<br>0%<br>0%<br>0%<br>0%<br>0%<br>0%<br>0%<br>0%<br>0%<br>2%<br>0%<br>2%<br>2%<br>2%<br>2%<br>2%<br>2%<br>2%<br>2%<br>2%<br>2%<br>2%<br>2%<br>2% | 0 days<br>160 days<br>500 days<br>0 | 1 days<br>1 days<br>1 day<br>0.5 days<br>0 days<br>1 day<br>0.5 days<br>0 days<br>1 day<br>0.5 days<br>0 days<br>1 day<br>0.5 days<br>1 day<br>0.5 days<br>0 days<br>1 day | 0 days<br>160 days<br>160 days<br>218 days<br>566 days<br>518 days<br>518 days<br>518 days<br>518 days<br>518 days<br>500 days<br>500 days<br>500 days<br>500 days             | nactive Mileston<br>nactive Summar | ne أ        | Prep<br>Za-Sa<br>₩. Prej<br>Z. P | pare DDA f<br>ubmit & er<br>pare AIP fe<br>ubmit & er<br>Prepare AII<br>Prepare<br>Submit &<br>Submit &<br>Prepare<br>Prepare<br>Prepare | for<br>nde<br>nde<br>DE<br>ndc<br>DE<br>nit<br>DE<br>s<br>t<br>P fc<br>DE<br>s<br>t<br>P fc<br>S<br>s<br>t<br>P fc<br>S<br>s<br>t<br>S   |




|          | Fask Name  | Duration | Remaining<br>Duration | Actual Start    | Actual Finish | Plan Start         | Plan Finish        | Late Start         | Late Finish        |     | Slack    | Time Risk<br>Allowance<br>(TRA) |          | 2019<br>H1 | H2  | 2020<br>H |
|----------|--|----------|-----------------------|-----------------|---------------|--------------------|--------------------|--------------------|--------------------|-----|----------|---------------------------------|----------|------------|-----|-----------|
| 2        | Submit & endorse by PM and Statutory Authorities/Gov.<br>Dept                      | 14 days  | 14 days               | NA              | NA            | June 26, 2020      | July 9, 2020       | November 8, 2021   | November 21, 2021  |     | 500 days |                                 | 500 days | Sun Sep    | -   |           |
| 3        | AIP for Roadworks - Roadworks other than at-grade Road<br>D3 and Road L12d (Draft) | 60 days  | 60 days               | NA              | NA            | December 11, 2019  | February 8, 2020   | July 16, 2020      | September 13, 2020 | 0%  | 0 days   | 1 day                           | 218 days |            |     | AI        |
| 4        | AIP for Roadworks - Roadworks other than at-grade Road                             | 38 days  | 38 days               | NA              | NA            | February 9, 2020   | March 17, 2020     | August 24, 2021    | September 30, 2021 | 0%  | 52 days  | 0.5 days                        | 562 days |            |     |           |
| 25       | 6  | 90 days  | 90 days               | NA              | NA            | February 9, 2020   | May 8, 2020        | July 3, 2021       | September 30, 2021 | 0%  | 0 days   | 1 day                           | 510 days |            |     |           |
| 26       | -  | 52 days  | 52 days               | NA              | NA            | May 9, 2020        | June 29, 2020      | October 1, 2021    | November 21, 2021  | 0%  | 510 days | 0.5 days                        | 510 days |            |     |           |
| 27       | Road D3 and Road L12d (Final)<br>Seawater & DCS Intake Box Culverts                | 253 days | 199.53 days           | August 13, 2019 | NA            | August 13, 2019    | April 21, 2020     | August 13, 2019    | April 21, 2020     | 0%  | 0 days   |                                 | 0 days   | =          | _   |           |
| 28       | Prepare AIP and ICE certification (Draft)  | 60 days  | 19 days               | August 13, 2019 | NA            | August 13, 2019    | October 11, 2019   | August 13, 2019    | October 11, 2019   | 68% | 0 days   | 3 days                          | 0 days   |            | Pre | -         |
| 29       | Submit & endorse by PM and Statutory Authorities/Gov.<br>Dept                      | 60 days  | 60 days               | NA              | NA            | October 12, 2019   | December 10, 2019  | October 12, 2019   | December 10, 2019  | 0%  | 0 days   | 3 days                          | 0 days   |            |     | \$ubm     |
| 30       | •  | 15 days  | 15 days               | NA              | NA            | December 11, 2019  | December 25, 2019  | December 11, 2019  | December 25, 2019  | 0%  | 0 days   | 1 days                          | 0 days   |            |     | F Prep    |
| 31       | Prepare DDA and ICE certification (Draft)  | 135 days | 94 days               | August 13, 2019 | NA            | August 13, 2019    | December 25, 2019  | August 13, 2019    | December 25, 2019  |     |          | 1 days                          | 0 days   |            |     | Prep      |
| 32       | Submit & endorse by PM and Statutory Authorities/Gov.<br>Dept                      | 66 days  | 66 days               | NA              | NA            | December 26, 2019  | February 29, 2020  | December 26, 2019  | February 29, 2020  | 0%  | 0 days   | 3 days                          | 0 days   |            |     |           |
| 33       | •  | 14 days  | 14 days               | NA              | NA            | March 1, 2020      | March 14, 2020     | March 1, 2020      | March 14, 2020     | 0%  | 0 days   | 0 days                          | 0 days   |            |     |           |
| 34       | Submit & endorse by PM and Statutory Authorities/Gov.<br>Dept                      | 38 days  | 38 days               | NA              | NA            | March 15, 2020     | April 21, 2020     | March 15, 2020     | April 21, 2020     | 0%  | 0 days   | 2 days                          | 0 days   |            |     |           |
| 35       | •  | 215 days | 215 days              | NA              | NA            | December 8, 2019   | July 9, 2020       | December 8, 2019   | July 9, 2020       | 0%  | 0 days   |                                 | 0 days   |            |     | ┢╋┫┻┙     |
| 36       | Prepare AIP and ICE certification (Draft)  | 60 days  | 60 days               | NA              | NA            | December 8, 2019   | February 5, 2020   | December 8, 2019   |                    |     |          | 3 days                          | 0 days   |            |     | P         |
| 37       |  | 60 days  | 60 days               | NA              | NA            | February 6, 2020   | April 5, 2020      | February 21, 2020  | April 20, 2020     | 0%  | 0 days   | 0.5 days                        | 15 days  |            |     |           |
| 38       | Dept<br>Prepare AIP and ICE certification (Final)                                  | 20 days  | 20 days               | NA              | NA            | April 6, 2020      | April 25, 2020     | April 21, 2020     | May 10, 2020       | 0%  | 15 days  | 0 days                          | 15 days  |            |     |           |
| 39       | Prepare DDA and ICE certification (Draft)  | 90 days  | 90 days               | NA              | NA            | December 8, 2019   |                    | December 8, 2019   | March 6, 2020      | 0%  | 0 days   | 4 days                          | 0 days   |            |     |           |
| 40       | Submit & endorse by PM and Statutory Authorities/Gov.<br>Dept                      | 55 days  | 55 days               | NA              | NA            | March 7, 2020      | April 30, 2020     | March 7, 2020      | April 30, 2020     | 0%  | 0 days   | 3 days                          | 0 days   |            |     | *         |
| 41       | •  | 10 days  | 10 days               | NA              | NA            | May 1, 2020        | May 10, 2020       | May 1, 2020        | May 10, 2020       | 0%  | 0 days   | 0 days                          | 0 days   |            |     |           |
| 42       | Submit & endorse by PM and Statutory Authorities/Gov.                              | 60 days  | 60 days               | NA              | NA            | May 11, 2020       | July 9, 2020       | May 11, 2020       | July 9, 2020       | 0%  | 0 days   | 3 days                          | 0 days   |            |     |           |
| 43       | Dept Stormwater and Sewage Drainage Works  | 442 days | 442 days              | NA              | NA            | December 8, 2019   | February 21, 2021  | March 18, 2020     | June 2, 2021       | 0%  | 84 days  |                                 | 101 days |            |     |           |
| 45<br>44 |  | 60 days  | 60 days               | NA              | NA            |                    |                    | March 18, 2020     | May 16, 2020       |     |          | 1 day                           | 101 days |            |     | P         |
| 45       | Submit & endorse by PM and Statutory Authorities/Gov.                              | 60 days  | 60 days               | NA              | NA            | February 6, 2020   | April 5, 2020      | August 17, 2020    | October 15, 2020   | 0%  | 0 days   | 0.5 days                        | 193 days |            |     |           |
|          | Dept   |          |                       |                 |               |                    | •                  | -                  |                    |     |          | -                               |          |            |     |           |
| 46       | Prepare AIP for Bidge D3 and ICE certification (Final)                             | 10 days  | 10 days               | NA              | NA            | April 6, 2020      | April 15, 2020     | October 16, 2020   | October 25, 2020   | 0%  | 0 days   | 0 days                          | 193 days |            |     |           |
| 47       | Prepare DDA for Bidge D3 and ICE certification (Draft)                             | 90 days  | 90 days               | NA              | NA            | April 16, 2020     | July 14, 2020      | October 26, 2020   | January 23, 2021   | 0%  | 0 days   | 1 day                           | 193 days |            |     |           |
| 48       | Submit & endorse by PM and Statutory Authorities/Gov.<br>Dept                      | 60 days  | 60 days               | NA              | NA            | July 15, 2020      | September 12, 2020 | January 24, 2021   | March 24, 2021     | 0%  | 0 days   | 0.5 days                        | 193 days |            |     |           |
| 49       |  | 10 days  | 10 days               | NA              | NA            | September 13, 2020 | September 22, 2020 | March 25, 2021     | April 3, 2021      | 0%  | 0 days   | 0 days                          | 193 days |            |     |           |
| 50       | Submit & endorse by PM and Statutory Authorities/Gov.                              | 60 days  | 60 days               | NA              | NA            | September 23, 2020 | November 21, 2020  | April 4, 2021      | June 2, 2021       | 0%  | 176 days | 0 days                          | 193 days |            |     |           |
| 51       | Dept<br>Prepare AIP for Underpass, Depressed Road and ICE                          | 60 days  | 60 days               | NA              | NA            | February 6, 2020   | April 5, 2020      | May 17, 2020       | July 15, 2020      | 0%  | 0 days   | 1 day                           | 101 days |            |     |           |
| 52       | certification (Draft)<br>Submit & endorse by PM and Statutory Authorities/Gov.     | 60 days  | 60 days               | NA              | NA            | April 6, 2020      | June 4, 2020       | August 17, 2020    | October 15, 2020   | 0%  | 0 days   | 0.5 days                        | 133 days |            |     |           |
|          | Dept   |          |                       | NIA             |               |                    |                    |                    |                    |     |          |                                 |          |            |     |           |
| 53       | certification (Final)  | 10 days  | 10 days               | NA              | NA            | June 5, 2020       |                    | October 16, 2020   | October 25, 2020   |     |          | 0 days                          | 133 days |            |     |           |
| 54       | Prepare DDA for Underpass, Depressed Road and ICE<br>certification (Draft)         | 90 days  | 90 days               | NA              | NA            | June 15, 2020      | September 12, 2020 | October 26, 2020   | January 23, 2021   | 0%  | 0 days   | 1 day                           | 133 days |            |     |           |
| 55       | Submit & endorse by PM and Statutory Authorities/Gov.<br>Dept                      | 60 days  | 60 days               | NA              | NA            | September 13, 2020 | November 11, 2020  | January 24, 2021   | March 24, 2021     | 0%  | 0 days   | 0.5 days                        | 133 days |            |     |           |
| 56       | Prepare DDA for Underpass, Depressed Road and ICE                                  | 10 days  | 10 days               | NA              | NA            | November 12, 2020  | November 21, 2020  | March 25, 2021     | April 3, 2021      | 0%  | 0 days   | 0 days                          | 133 days |            |     |           |
| 57       | certification (Final)<br>Submit & endorse by PM and Statutory Authorities/Gov.     | 60 days  | 60 days               | NA              | NA            | November 22, 2020  | January 20, 2021   | April 4, 2021      | June 2, 2021       | 0%  | 116 days | 0 days                          | 133 days |            |     |           |
| 58       | Dept<br>AIP for Water Works - Road L12d (Draft)                                    | 60 days  | 60 days               | NA              | NA            | April 6, 2020      | June 4, 2020       | July 16, 2020      | September 13, 2020 | 0%  | 0 days   | 1 day                           | 101 days |            |     |           |
| 59       |  | 38 days  | 38 days               | NA              | NA            | June 5, 2020       |                    | March 5, 2021      | April 11, 2021     |     | 52 days  | •                               | 273 days |            |     |           |
| 60       | DDA for Water Works - Road L12d (Draft)  | 90 days  | 90 days               | NA              | NA            | June 5, 2020       | September 2, 2020  | January 12, 2021   | April 11, 2021     | 0%  | 0 days   | 1 day                           | 221 days |            |     | 1         |
| 61       |  | 52 days  | 52 days               | NA              | NA            | September 3, 2020  |                    | April 12, 2021     | June 2, 2021       |     | 204 days | •                               | 221 days |            |     | 1         |
| 62       | AIP for Water Works - Waterfront Promenade and at<br>grade Open Space (Draft)      | 60 days  | 60 days               | NA              | NA            | June 5, 2020       | August 3, 2020     | September 14, 2020 | November 12, 2020  | 0%  | 0 days   | 1 day                           | 101 days |            |     | 1         |
| 63       |  | 38 days  | 38 days               | NA              | NA            | August 4, 2020     | September 10, 2020 | March 5, 2021      | April 11, 2021     | 0%  | 52 days  | 0.5 days                        | 213 days |            |     | i 📗       |
| 64       | DDA for Water Works - Waterfront Promenade and at                                  | 90 days  | 90 days               | NA              | NA            | August 4, 2020     | November 1, 2020   | January 12, 2021   | April 11, 2021     | 0%  | 0 days   | 1 day                           | 161 days |            |     | 1         |
| 65       |  | 52 days  | 52 days               | NA              | NA            | November 2, 2020   | December 23, 2020  | April 12, 2021     | June 2, 2021       | 0%  | 144 days | 1 day                           | 161 days |            |     | 1         |
| 66       | grade Open Space (Final)<br>AIP for Water Works - Remaining water works (Draft)    | 60 days  | 60 days               | NA              | NA            | August 4, 2020     | October 2, 2020    | November 13, 2020  | January 11. 2021   | 0%  | 0 days   | 1 day                           | 101 days |            |     |           |
|          |  |          |                       |                 |               |                    | ,                  |                    |                    |     |          |                                 |          |            |     |           |
| 67       | AIP for Water Works - Remaining water works (Final)                                | 38 days  | 38 days               | NA              | NA            | October 3, 2020    | November 9, 2020   | March 5, 2021      | April 11, 2021     | 0%  | 52 days  | 0.5 days                        | 153 days |            |     | i II      |

| Title: Revised Programme- | Critical          |       | Task          | Manual Task    |     | Duration-only  | Baseline Mileste  | one 🗇 | Summary         |   | External Tasks     | Inactive Milestone | > | Baseline Summary |
|---------------------------|-------------------|-------|---------------|----------------|-----|----------------|-------------------|-------|-----------------|---|--------------------|--------------------|---|------------------|
| ED/2018/01 with Progress  | Critical Split    | ••••• | Split         | <br>Start-only | E   | Baseline       | Milestone         | •     | Manual Summary  |   | External Milestone | Inactive Summary   | 1 |                  |
| Update as of 22-Sep-19    | Critical Progress |       | Task Progress | Finish-only    | D . | Baseline Split | <br>Summary Progr | ess   | Project Summary | I | Inactive Task      | Deadline 🦊         | • |                  |
|                           |                   |       |               |                |     |                |                   |       | Page 5          |   |                    |                    |   |                  |



| Tas    | sk Name  | Duration           | Remaining<br>Duration | Actual Start  | Actual Finish | Plan Start                       | Plan Finish                   | Late Start                          | Late Finish                     | Physical | Free<br>Slack     | Time Risk<br>Allowances SI<br>(TRA) | ack 2019           | 11 | H2       |        | 202   | 20<br>H1 |
|--------|--|--------------------|-----------------------|---------------|---------------|----------------------------------|-------------------------------|-------------------------------------|---------------------------------|----------|-------------------|-------------------------------------|--------------------|----|----------|--------|-------|----------|
| 68     | DDA for Water Works - Remaining water works (Draft)  | 90 days            | 90 days               | NA            | NA            | October 3, 2020                  | December 31, 2020             | January 12, 2021                    | April 11, 2021                  |          | 0 days            |                                     | )1 days            |    | 1 Septem |        | 9     |          |
| 69     | DDA for Water Works - Remaining water works (Final)  | 52 days            | 52 days               | NA            | NA            | January 1, 2021                  | February 21, 2021             | April 12, 2021                      | June 2, 2021                    | 0%       | 84 days           | 1 day 10                            | )1 days            |    |          |        |       |          |
| 0      | Water Works  | 442 days           |                       | NA            | NA            | October 17, 2019                 | December 31, 2020             | May 1, 2020                         | July 16, 2021                   |          | 197 days          |                                     | 97 days            |    | Ľ        | ₩      | ╞     | +        |
| -      | Prepare AIP for Bridge D3 and ICE certification (Draft)  | 60 days            | 60 days               | NA            | NA            | October 17, 2019                 | December 15, 2019             | May 1, 2020                         | June 29, 2020                   | 0%       | 0 days            | 1 day 19                            | 97 days            |    |          |        | Prep  | -        |
| 2      | Submit & endorse by PM and Statutory Authorities/Gov.<br>Dept  | 28 days            | 28 days               | NA            | NA            | December 16, 2019                | January 12, 2020              | October 28, 2020                    | November 24, 2020               | 0%       | 0 days            | 0.5 days 33                         | 17 days            |    |          |        | Su    | ndr      |
| 3      | Prepare AIP for Bridge D3 and ICE certification (Final)  | 14 days            | 14 days               | NA            | NA            | January 13, 2020                 | January 26, 2020              | November 25, 2020                   | December 8, 2020                | 0%       | 0 days            | 0 days 33                           | 17 days            |    |          |        | P     | Prep     |
| 4      | Prepare DDA for Bridge D3 and ICE certification (Draft)  | 90 days            | 90 days               | NA            | NA            | January 27, 2020                 | April 25, 2020                | December 9, 2020                    | March 8, 2021                   | 0%       | 0 days            | 1 day 33                            | 17 days            |    |          |        | F     | -        |
| 5      | Submit & endorse by PM and Statutory Authorities/Gov.<br>Dept  | 60 days            | 60 days               | NA            | NA            | April 26, 2020                   | June 24, 2020                 | March 9, 2021                       | May 7, 2021                     | 0%       | 0 days            | 0.5 days 33                         | 17 days            |    |          |        |       |          |
| 6      | •  | 10 days            | 10 days               | NA            | NA            | June 25, 2020                    | July 4, 2020                  | May 8, 2021                         | May 17, 2021                    | 0%       | 0 days            | 0 days 33                           | 17 days            |    |          |        |       |          |
| 7      | Submit & endorse by PM and Statutory Authorities/Gov.  | 60 days            | 60 days               | NA            | NA            | July 5, 2020                     | September 2, 2020             | May 18, 2021                        | July 16, 2021                   | 0%       | 268 days          | 0 days 33                           | 17 days            |    |          |        |       |          |
| 8      | Dept<br>Prepare AIP for Underpass, Depressed Road and ICE  | 60 days            | 60 days               | NA            | NA            | December 16, 2019                | February 13, 2020             | June 30, 2020                       | August 28, 2020                 | 0%       | 0 days            | 1 day 19                            | 97 days            |    |          |        | T     | Pr       |
| '9     | certification (Draft)<br>Submit & endorse by PM and Statutory Authorities/Gov.                         | 60 days            | 60 days               | NA            | NA            | February 14, 2020                | April 13, 2020                | September 30, 2020                  | November 28, 2020               | 0%       | 0 days            | 0.5 days 22                         | 29 days            |    |          |        |       |          |
| 0      | Dept<br>Prepare AIP for Underpass, Depressed Road and ICE  | 10 days            | 10 days               | NA            | NA            | April 14, 2020                   | April 23, 2020                | November 29, 2020                   | December 8, 2020                | 0%       | 0 days            | 0 22                                | 29 days            |    |          |        |       |          |
| 1      | certification (Final)  | 90 days            |                       | NA            | NA            | April 24, 2020                   | July 22, 2020                 | December 9, 2020                    |                                 |          |                   |                                     | 29 days            |    |          |        |       |          |
|        | certification (Draft)  |                    | ,                     |               |               | • •                              |                               | ,                                   | ,                               |          |                   | •                                   |                    |    |          |        |       |          |
| 2      | Submit & endorse by PM and Statutory Authorities/Gov.<br>Dept  |                    | 60 days               | NA            | NA            | July 23, 2020                    | September 20, 2020            |                                     | May 7, 2021                     |          |                   | •                                   | 29 days            |    |          |        |       |          |
| 3      | Prepare DDA for Underpass, Depressed Road and ICE<br>certification (Final)                             | 10 days            | 10 days               | NA            | NA            | September 21, 2020               | September 30, 2020            | May 8, 2021                         | May 17, 2021                    | 0%       | 0 days            | 0 days 22                           | 29 days            |    |          |        |       |          |
| 1      | Submit & endorse by PM and Statutory Authorities/Gov.<br>Dept  | 60 days            | 60 days               | NA            | NA            | October 1, 2020                  | November 29, 2020             | May 18, 2021                        | July 16, 2021                   | 0%       | 180 days          | 0 days 22                           | 29 days            |    |          |        |       |          |
|        | AIP for Water Works - Road L12d (Draft)  | 60 days            |                       | NA            | NA            |                                  | April 13, 2020                | August 29, 2020                     | ,                               |          | 0 days            |                                     | 97 days            |    |          |        | Ĭ     | -        |
| _      | AIP for Water Works - Road L12d (Final)<br>DDA for Water Works - Road L12d (Draft)                     | 38 days<br>90 days |                       | NA            | NA            | April 14, 2020<br>April 14, 2020 | May 21, 2020<br>July 12, 2020 | April 18, 2021<br>February 25, 2021 |                                 |          | 52 days<br>0 days |                                     | 59 days<br>17 days |    |          |        |       |          |
| _      |  | 52 days            |                       | NA            | NA            | July 13, 2020                    |                               | May 26, 2021                        |                                 |          | 268 days          |                                     | 17 days            |    |          |        |       |          |
| ;<br>) | AIP for Water Works - Waterfront Promenade and at  | 60 days            | ,                     | NA            | NA            | April 14, 2020                   | June 12, 2020                 | October 28, 2020                    | December 26, 2020               |          | 0 days            |                                     | 97 days            |    |          |        |       |          |
| •      | grade Open Space (Draft)<br>AIP for Water Works - Waterfront Promenade and at                          | 38 days            | 38 days               | NA            | NA            | June 13, 2020                    | July 20, 2020                 | April 18, 2021                      | May 25, 2021                    | 0%       | 52 days           | 0.5 days 30                         | )9 days            |    |          |        |       |          |
| _      | grade Open Space (Final)<br>DDA for Water Works - Waterfront Promenade and at                          | 90 days            | 90 days               | NA            | NA            | June 13, 2020                    | September 10, 2020            | February 25, 2021                   | May 25, 2021                    | 0%       | 0 days            | 1 day 2!                            | 57 days            |    |          |        |       |          |
| _      | grade Open Space (Draft)<br>DDA for Water Works - Waterfront Promenade and at                          | 52 days            | 52 days               | NA            | NA            | September 11, 2020               | November 1, 2020              | May 26, 2021                        | July 16, 2021                   | 0%       | 208 days          | 1 day 2!                            | 57 days            |    |          |        |       |          |
| _      | grade Open Space (Final)<br>AIP for Water Works - Remaining water works (Draft)                        | 60 days            | 60 days               | NA            | NA            | June 13, 2020                    | August 11, 2020               | December 27, 2020                   | February 24, 2021               | 0%       | 0 days            | 1 day 19                            | 97 days            |    |          |        |       |          |
|        |  | ,<br>38 days       | ,<br>38 days          | NA            | NA            |                                  | September 18, 2020            |                                     |                                 |          | ,<br>52 days      | •                                   | ,<br>19 days       |    |          |        |       |          |
|        |  | 90 days            | 90 days               | NA            | NA            |                                  | November 9, 2020              |                                     | May 25, 2021                    |          | 0 days            |                                     | 97 days            |    |          |        |       |          |
|        |  |                    |                       |               |               |                                  |                               | • •                                 | • •                             |          |                   | •                                   |                    |    |          |        |       |          |
|        |  | 52 days            | ,                     | NA            | NA            | November 10, 2020                |                               |                                     | July 16, 2021                   |          | 148 days          | •                                   | 97 days            |    |          |        |       |          |
|        | Pumping Stations, Box Culverts and Intake Structures   | 505 days           | 409.17 days           | May 30, 2019  | NA            | May 30, 2019                     | October 15, 2020              | May 30, 2019                        | February 10, 2022               |          | 340 days          |                                     | 33 days            |    |          | ĦĦ     | Ŧ     | 1        |
|        | Prepare AIP for Structures and ICE certification (Draft)   | 61 days            | 0 days                | May 30, 2019  | July 29, 2019 | May 30, 2019                     | July 29, 2019                 | May 30, 2019                        | July 29, 2019                   | 100%     | 0 days            | 1 day 0                             | days               |    | Prep     | iare / | AIP   | f        |
|        | Submit & endorse by PM and Statutory Authorities/Gov.<br>Dept  | 60 days            | 5 days                | July 30, 2019 | NA            | July 30, 2019                    | September 27, 2019            | July 30, 2019                       | September 15, 2021              | 92%      | 0 days            | 0.5 days 7                          | 19 days            |    |          | iubn   | nit 8 | ¥        |
| )      | •  | 14 days            | 14 days               | NA            | NA            | September 28, 2019               | October 11, 2019              | September 16, 2021                  | September 29, 2021              | 0%       | 18 days           | 0 days 72                           | 19 days            |    |          | Prep   | pare  | : A      |
|        | Prepare DDA for Structures and ICE certification (Draft)   | 92 days            | 37 days               | July 30, 2019 | NA            | July 30, 2019                    | October 29, 2019              | July 30, 2019                       | May 30, 2020                    | 0%       | 0 days            | 1 day 2:                            | 4 days             |    |          | Pre    | epar  | ·e       |
| 2      | Submit & endorse by PM and Statutory Authorities/Gov.  | 60 days            | 60 days               | NA            | NA            | October 30, 2019                 | December 28, 2019             | September 30, 2021                  | November 28, 2021               | 0%       | 0 days            | 0.5 days 70                         | )1 days            |    |          |        | Sul   | br       |
|        | Dept<br>Prepare DDA for Structures and ICE certification (Final)                                       | 14 days            | 14 days               | NA            | NA            | December 29, 2019                | January 11, 2020              | November 29, 2021                   | December 12, 2021               | 0%       | 0 days            | 0 days 70                           | )1 days            |    |          | Ĩ      | Pr    | re       |
|        | Submit & endorse by PM and Statutory Authorities/Gov.  | 60 days            | 60 days               | NA            | NA            | January 12, 2020                 | March 11, 2020                | December 13, 2021                   | February 10, 2022               | 0%       | 558 days          | 0 days 70                           | )1 days            |    |          |        |       |          |
| _      | Dept<br>Prepare AIP for E&M and ICE certification (Draft)  | 60 days            | 5 days                | July 30, 2019 | NA            | July 30, 2019                    | September 27, 2019            | July 30, 2019                       | May 30, 2020                    | 0%       | 0 days            | 1 day 24                            | l6 days            |    |          | Prep   | are   | A        |
|        | Submit & endorse by PM and Statutory Authorities/Gov.  |                    |                       | NA            | NA            | September 28, 2019               |                               | • •                                 |                                 |          |                   |                                     | 7 days             |    |          |        | Subm  |          |
| _      | Dept<br>Prepare AIP for F&M and ICE certification (Final)  | 10 dove            | 10 days               | NA            | ΝΑ            | November 27, 2019                | December 6 2010               | lune 26 2021                        | luly 5, 2021                    | 0%       | 0 days            | 0 days 5                            | 7 days             |    |          | ₩,     | Prep  | _        |
| 7<br>3 | Prepare AIP for E&M and ICE certification (Final)<br>Prepare DDA for E&M and ICE certification (Draft) | 10 days<br>90 days |                       | NA<br>NA      | NA<br>NA      | December 7, 2019                 |                               | June 26, 2021<br>July 6, 2021       | July 5, 2021<br>October 3, 2021 |          | 0 days<br>0 days  |                                     | 7 days<br>77 days  |    |          |        |       | h        |
|        | Submit & endorse by PM and Statutory Authorities/Gov.  | 60 davs            | 60 days               | NA            | NA            | March 6, 2020                    | May 4, 2020                   | October 4, 2021                     | December 2, 2021                | 0%       | 0 days            | 0.5 days 5                          | 77 days            |    |          |        |       |          |
| 9      | Dept   |                    |                       |               |               |                                  | • •                           |                                     |                                 |          |                   |                                     |                    |    |          |        |       | 1        |
|        | Prepare DDA for E&M and ICE certification (Final)  | 10 days            | 10 days               | NA            | NA            | May 5, 2020                      | May 14, 2020                  | December 3, 2021                    | December 12, 2021               | υ%       | 0 days            | 0 days 5                            | 7 days             |    |          |        |       |          |


| Title: Revised Programme-<br>ED/2018/01 with Progress | Critical<br>Critical Split | <br>Task<br>Split | <br>Manual Task<br>Start-only | с | Duration-only<br>Baseline | <br>Baseline Mileston<br>Milestone | e ◇<br>◆ | Summary<br>Manual Summary | External Tasks External Milestone | Inactive Milestone<br>Inactive Summary |   | Baseline Summa |
|---|----------------------------|-------------------|-------------------------------|---|---------------------------|------------------------------------|----------|---------------------------|-----------------------------------|--|---|----------------|
| Undate as of 22 Sep 10                                | Critical Progress          | Task Progress     | <br>Finish-only               | 3 |                           |                                    | s        | Project Summary           | Inactive Task                     | Deadline                               | + |                |
|   |                            |                   |                               |   |                           |                                    |          | Page 6                    |                                   |  |   |                |



nary


| T        | ask Name   | Duration | Remaining   | Actual Start      | Actual Finish      | Plan Start          | Plan Finish        | Late Start          | Late Finish        | Physical | Free     | Time Risk To   | al      |                 |           |          |           |
|----------|--|----------|-------------|-------------------|--------------------|---------------------|--------------------|---------------------|--------------------|----------|----------|----------------|---------|-----------------|-----------|----------|-----------|
|          |  |          | Duration    |                   |                    |                     |                    |                     |                    | %        | Slack    | Allowances Sla | ck 2019 |                 |           | 2020     | 0         |
|          | Cubrait & and area by DNA and Chatytery, Authoritics/Cau   | CO dava  | CO deve     | NA                | NIA                | May 15, 2020        | hulu 12, 2020      | December 13, 2021   | Cohmerce 10, 2022  | Complete |          | (TRA)          | H       | I1 F            | H2        |          | <u>H1</u> |
| 811      | Submit & endorse by PM and Statutory Authorities/Gov.<br>Dept                                    | 60 days  | 60 days     | NA                | NA                 | May 15, 2020        | July 13, 2020      | December 13, 2021   | February 10, 2022  | 0%       | 434 days | U days 57      | days    | <u>Sun sept</u> |           | ſ        |           |
| 12       | AIP for Box Culvert and Intake Structures (Draft)  | 60 days  | 60 days     | NA                | NA                 | October 30, 2019    | December 28, 2019  | May 31, 2020        | July 29, 2020      | 0%       | 0 days   | 1 day 21       | days    |                 |           | AIP      | ² fc      |
| .3       | AIP for Box Culvert and Intake Structures (Final)  | 38 days  | 38 days     | NA                | NA                 | December 29, 2019   | February 4, 2020   | November 13, 2021   | December 20, 2021  | 0%       | 52 days  | 0.5 days 68    | days    |                 | 1       7 | <b>-</b> | ЦP        |
| .4       | DDA for Box Culvert and Intake Structures (Draft)  | 90 days  | 90 days     | NA                | NA                 | December 29, 2019   | March 27, 2020     | July 30, 2020       | October 27, 2020   | 0%       | 0 days   | 1 dav 21       | days    |                 |           | ╨        |           |
|          | . ,  |          |             |                   |                    | ,                   |                    |                     |                    |          |          |                |         |                 |           | Τ        | יש        |
| 5        | DDA for Box Culvert and Intake Structures (Final)  | 52 days  | 52 days     | NA                | NA                 | March 28, 2020      | May 18, 2020       | December 21, 2021   | February 10, 2022  | 0%       | 490 days | 1 day 63       | days    |                 |           |          |           |
| 6        | AIP for Remaining Works (Draft)  | 60 days  | 60 days     | NA                | NA                 | March 28, 2020      | May 26, 2020       | October 28, 2020    | December 26, 2020  | 0%       | 0 days   | 1 day 21       | days    |                 |           |          | T         |
| 7        | AIP for Remaining Works (Final)  | 38 days  | 38 days     | NA                | NA                 | May 27, 2020        | July 3, 2020       | ,                   | December 20, 2021  |          | 52 days  |                | days    |                 |           |          |           |
| .8       | DDA for Remaining Works (Draft)  | 90 days  | 90 days     | NA                | NA                 | May 27, 2020        | August 24, 2020    | September 22, 2021  |                    |          | 0 days   |                | days    |                 |           |          |           |
| 9        | DDA for Remaining Works (Final)  | 52 days  | 52 days     | NA                | NA                 | August 25, 2020     | October 15, 2020   | December 21, 2021   | February 10, 2022  |          | 340 days |                | days    |                 |           |          |           |
| 0        | Elevated Landscape Deck Staircase & Associated Work  | 302 days | 173.99 days | May 30, 2019      | NA                 | May 30, 2019        | March 26, 2020     | May 30, 2019        | May 5, 2020        | 0%       | 40 days  | 40             | days    |                 | (TTTT     | F        | 171       |
| 1        | Prepare AIP and ICE certification (Draft)  | 96 days  | 0 days      | May 30, 2019      | September 2, 2019  | May 30, 2019        | September 2, 2019  | May 30, 2019        | September 2, 2019  | 100%     | 0 days   | 3 days 0 d     | ays     |                 | Prepa     |          |           |
| 2        | Submit & endorse by PM and Statutory Authorities/Gov.<br>Dept                                    | 18 days  | 0 days      | September 3, 2019 | September 20, 2019 | 9 September 3, 2019 | September 20, 2019 | 9 September 3, 2019 | September 20, 2019 | 9 100%   | 0 days   | 1 days 0 d     | ays     | -*              | Subn      | nit &    | ٤e        |
| 3        | •  | 14 days  | 0 days      | August 29, 2019   | September 11, 2019 | 9 August 29, 2019   | September 11, 2019 | August 29, 2019     | September 11, 2019 | 9 100%   | 0 days   | 0 days 0 d     | ays     |                 | Prepa     | ire A    | JР        |
| 1        | Prepare DDA and ICE certification (Draft)  | 52 days  | 46.9 days   | September 14, 201 | 9 NA               | September 14, 2019  | November 13, 2019  | September 14, 2019  | December 9, 2019   | 10%      | 0 days   | 1 day 26       | days    |                 | <b>⋹</b>  | repa     | re        |
| 5        |  | 60 days  | 60 days     | NA                | NA                 | November 14, 2019   | January 12, 2020   | December 24, 2019   | February 21, 2020  | 0%       | 0 days   | 0.5 days 40    | days    |                 |           | Su       | ıþı       |
|          | Dept<br>Prepare DDA for and ICE certification (Final)  | 14 days  | 14 days     | NA                | NA                 | January 13, 2020    | January 26, 2020   | February 22, 2020   | March 6, 2020      | 0%       | 0 days   | 0 days 40      | days    |                 |           | P        | Pre       |
| 6<br>7   | 1  | 60 days  | 60 days     | NA                | NA                 | January 27, 2020    | March 26, 2020     | March 7, 2020       | May 5, 2020        |          |          |                | days    |                 |           |          |           |
| /        | Dept   | oo uays  | 00 uays     | INA               | INA                | January 27, 2020    | March 20, 2020     | Warch 7, 2020       | Iviay 5, 2020      | 078      | U uays   | 0 uays 40      | Jays    |                 |           |          | T         |
| 3        | Waterfront Promenade and At-grade Open Space   | 671 days | 671 days    | NA                | NA                 | November 14, 2019   | September 14, 20   | December 10, 2019   | October 10, 2021   | 0%       | 0 days   | 26             | days    |                 | ∣ u≞≢     | #=       | +         |
| 9        | Prepare AIP for Observation Deck with Lift and Staircase   | 61 days  | 61 days     | NA                | NA                 | November 14, 2019   | January 13, 2020   | December 10, 2019   | February 8, 2020   | 0%       | 0 days   | 1 day 26       | days    |                 |           | Pr       | ۴I        |
| <b>D</b> | and ICE certification (Draft)<br>Submit & endorse by PM and Statutory Authorities/Gov.           | 60 days  | 60 days     | NA                | NA                 | January 14, 2020    | March 13, 2020     | March 17, 2021      | May 15, 2021       | 0%       | 0 days   | 0.5 days 42    | days    |                 |           |          |           |
|          | Dept   |          |             |                   |                    |                     |                    |                     |                    |          |          |                |         |                 |           | Π.       |           |
| L        | Prepare AIP for Observation Deck with Lift and<br>Staircaseand ICE certification (Final)         | 14 days  | 14 days     | NA                | NA                 | March 14, 2020      | March 27, 2020     | May 16, 2021        | May 29, 2021       | 0%       | 18 days  | 0 days 42      | days    |                 |           | -        | ſ         |
| 2        | Prepare DDA for Observation Deck with Lift and   | 92 days  | 92 days     | NA                | NA                 | January 14, 2020    | April 14, 2020     | February 9, 2020    | May 10, 2020       | 0%       | 0 days   | 1 day 26       | days    |                 | .         |          | +         |
| 3        | Staircase and ICE certification (Draft)<br>Submit & endorse by PM and Statutory Authorities/Gov. | 60 days  | 60 days     | NA                | NA                 | April 15, 2020      | June 13, 2020      | May 30, 2021        | July 28, 2021      | 0%       | 0 days   | 0.5 days 41    | days    |                 |           |          |           |
| '        | Dept   | oo uays  | 00 days     | NA                | INA                | April 13, 2020      | June 13, 2020      | Way 50, 2021        | July 28, 2021      | 078      | 0 uays   | 0.5 uays 41    | uays    |                 |           |          |           |
| 4        | Prepare DDA for Observation Deck with Lift and   | 14 days  | 14 days     | NA                | NA                 | June 14, 2020       | June 27, 2020      | July 29, 2021       | August 11, 2021    | 0%       | 0 days   | 0 days 41      | days    |                 |           |          |           |
| 5        | Staircase and ICE certification (Final)<br>Submit & endorse by PM and Statutory Authorities/Gov. | 60 days  | 60 days     | NA                | NA                 | June 28, 2020       | August 26, 2020    | August 12, 2021     | October 10, 2021   | 0%       | 384 days | 0 days 41      | days    |                 |           |          |           |
|          | Dept   | 00 00,5  | 00 4475     |                   |                    | 54110 20, 2020      | , lagast 20, 2020  | , (agust 12) 2021   | 0000001 10, 2021   | 0,0      | 501 4475 |                | aays    |                 |           |          |           |
| 5        | Prepare AIP for Remaining Works at Waterfront<br>Promenade and ICE certification (Draft)         | 60 days  | 60 days     | NA                | NA                 | January 14, 2020    | March 13, 2020     | September 24, 2020  | November 22, 2020  | 0%       | 0 days   | 1 day 25       | days    |                 | 1         | Ť        |           |
| 7        | Submit & endorse by PM and Statutory Authorities/Gov.  | 60 days  | 60 days     | NA                | NA                 | March 14, 2020      | May 12, 2020       | December 25, 2020   | February 22, 2021  | 0%       | 0 days   | 0.5 days 28    | days    |                 |           |          | 4         |
| 8        | Dept<br>Prepare AIP for Remaining Works at Waterfront  | 10 days  | 10 days     | NA                | NA                 | May 13, 2020        | May 22, 2020       | February 23, 2021   | March 4, 2021      | 0%       | 0 days   | 0 days 28      | days    |                 |           |          |           |
|          | Promenade and ICE certification (Final)  |          |             |                   |                    |                     | ,,                 |                     |                    |          | ,-       |                |         |                 |           |          |           |
| 9        | Prepare DDA for Remaining Works at Waterfront  | 90 days  | 90 days     | NA                | NA                 | May 23, 2020        | August 20, 2020    | March 5, 2021       | June 2, 2021       | 0%       | 0 days   | 1 day 28       | days    |                 |           |          |           |
|          | Promenade and ICE certification (Draft)  |          |             |                   |                    |                     |                    |                     |                    |          |          |                |         |                 |           |          |           |
| C        | Submit & endorse by PM and Statutory Authorities/Gov.  | 60 days  | 60 days     | NA                | NA                 | August 21, 2020     | October 19, 2020   | June 3, 2021        | August 1, 2021     | 0%       | 0 days   | 0.5 days 28    | days    |                 |           |          |           |
| 1        | Dept<br>Prepare DDA for Remaining Works at Waterfront  | 10 days  | 10 days     | NA                | NA                 | October 20, 2020    | October 29, 2020   | August 2, 2021      | August 11, 2021    | 0%       | 0 days   | 0 days 29      | dave    |                 |           |          |           |
| 1        | Promenade and ICE certification (Final)  | 10 days  | 10 days     | NA                | INA                | October 20, 2020    | October 29, 2020   | August 2, 2021      | August 11, 2021    | 0%       | 0 days   | 0 udys 20      | days    |                 |           |          |           |
| ,        | Submit & endorse by PM and Statutory Authorities/Gov.  | 60 days  | 60 days     | NA                | NA                 | October 20, 2020    | December 28, 2020  | August 12, 2021     | October 10, 2021   | 0%       | 260 days | 0 days 29      | davs    |                 |           |          |           |
| 2        | Dept   | ou uays  | ou days     | NA                | INA                | October 30, 2020    | December 28, 2020  | August 12, 2021     | October 10, 2021   | 0%       | 200 uays | 0 udys 20      | days    |                 |           |          |           |
| 3        | AIP for Cladding Desing of Landscape Deck, Lifts and<br>associated Works (Draft)                 | 60 days  | 60 days     | NA                | NA                 | October 28, 2020    | December 26, 2020  | November 23, 2020   | January 21, 2021   | 0%       | 0 days   | 1 day 26       | days    |                 |           |          |           |
| 4        |  | 38 days  | 38 days     | NA                | NA                 | December 27, 2020   | February 2, 2021   | July 13, 2021       | August 19, 2021    | 0%       | 52 days  | 0.5 days 19    | days    |                 |           |          |           |
| 5        | associated Works (Final)<br>DDA for Cladding Desing of Landscape Deck, Lifts and                 | 90 days  | 90 days     | NA                | NA                 | December 27, 2020   | March 26, 2021     | May 22, 2021        | August 19, 2021    | 0%       | 0 days   | 1 day 14       | days    |                 |           |          |           |
| 2        | associated Works (Draft)   | 50 uays  | Souays      | NA                | NA .               | December 27, 2020   | Wiai cii 20, 2021  | Way 22, 2021        | August 19, 2021    | 078      | 0 uays   | 1 Udy 14       | uays    |                 |           |          |           |
| 5        |  | 52 days  | 52 days     | NA                | NA                 | March 27, 2021      | May 17, 2021       | August 20, 2021     | October 10, 2021   | 0%       | 120 days | 1 day 14       | days    |                 |           |          |           |
| 7        | associated Works (Final)<br>AIP for Water Works - Waterfront Promenade and at                    | 60 days  | 60 days     | NA                | NA                 | December 27, 2020   | February 24, 2021  | January 22, 2021    | March 22, 2021     | 0%       | 0 days   | 1 dav 26       | days    |                 |           |          |           |
|          | grade Open Space (Draft)   |          |             |                   |                    |                     |                    |                     |                    |          |          |                |         |                 |           |          |           |
| 8        | AIP for Water Works - Waterfront Promenade and at<br>grade Open Space (Final)                    | 38 days  | 38 days     | NA                | NA                 | February 25, 2021   | April 3, 2021      | July 13, 2021       | August 19, 2021    | 0%       | 52 days  | 0.5 days 13    | days    |                 |           |          |           |
| 9        | DDA for Water Works - Waterfront Promenade and at  | 90 days  | 90 days     | NA                | NA                 | February 25, 2021   | May 25, 2021       | May 22, 2021        | August 19, 2021    | 0%       | 0 days   | 1 day 86       | days    |                 |           |          |           |
| 0        | grade Open Space (Draft)<br>DDA for Water Works - Waterfront Promenade and at                    | 52 days  | 52 days     | NA                | NA                 | May 26, 2021        | July 16, 2021      | August 20, 2021     | October 10, 2021   | 0%       | 60 days  | 1 day oc       | days    |                 |           |          |           |
|          | grade Open Space (Final)   | 52 00y3  | JE days     |                   |                    |                     | 5317 10, 2021      |                     | 500000 10, 2021    | 070      | 30 uuys  | - 00 00        |         |                 |           |          |           |
| 1        | AIP for Balustrade and Railing of Promenade, Open Space  | 60 days  | 60 days     | NA                | NA                 | February 25, 2021   | April 25, 2021     | March 23, 2021      | May 21, 2021       | 0%       | 0 days   | 1 day 26       | days    |                 |           |          |           |
| 2        | and Assocated Works (Draft)<br>AIP for Balustrade and Railing of Promenade, Open Space           | 38 dave  | 38 days     | NA                | NA                 | April 26, 2021      | June 2, 2021       | July 13, 2021       | August 19, 2021    | 0%       | 52 days  | 0.5 days 70    | days    |                 |           |          |           |
| 4        | and Assocated Works (Final)  | Jouays   | Juays       |                   |                    | , ipini 20, 2021    | June 2, 2021       | July 13, 2021       | , lugust 13, 2021  | 070      | JZ uays  | 0.5 udys /8    |         |                 |           |          |           |

| Title: Revised Programme- | Critical          | Task              | Manual Task    |   | Duration-only  | Baseline Milestor  | e 🛇 | Summary         | <br>External Tasks                    | Inactive Milestone | \$ | Baseline Summa |
|---------------------------|-------------------|-------------------|----------------|---|----------------|--------------------|-----|-----------------|---------------------------------------|--------------------|----|----------------|
| ED/2018/01 with Progress  | Critical Split    | <br>Split         | <br>Start-only | C | Baseline       | <br>Milestone      | •   | Manual Summary  | <br>External Milestone $\diamondsuit$ | Inactive Summary   |    | 1              |
| Update as of 22-Sep-19    | Critical Progress | <br>Task Progress | Finish-only    | 3 | Baseline Split | <br>Summary Progre | 55  | Project Summary | Inactive Task                         | Deadline           | ÷  |                |
|                           |                   |                   |                |   |                |                    |     | Page 7          |                                       |                    |    |                |




|                | ask Name   |            | Remaining<br>Duration | Actual Start       | Actual Finish      | Plan Start         | Plan Finish                        | Late Start                            | Late Finish                        | Physical Free<br>% Slack<br>Complete |                        |                  |               |                  | 2020<br>H1 |     |
|----------------|--|------------|-----------------------|--------------------|--------------------|--------------------|------------------------------------|---------------------------------------|------------------------------------|--------------------------------------|------------------------|------------------|---------------|------------------|------------|-----|
|                | DDA for Balustrade and Railing of Promenade, Open<br>Space and Assocated Works (Draft)       | 90 days    | 90 days               | NA                 | NA                 | April 26, 2021     | July 24, 2021                      | May 22, 2021                          | August 19, 2021                    | 0% 0 day                             |                        | 26 days          | Sun Septem    | iber 22          |            | ÌT  |
|                |  | 52 days    | 52 days               | NA                 | NA                 | July 25, 2021      | September 14, 2023                 | 1 August 20, 2021                     | October 10, 2021                   | 0% 0 day                             | ys 1 day               | 26 days          |               |                  |            |     |
| 1              | Landscaping works  | 457 days   | 457 days              | NA                 | NA                 | March 29, 2020     | June 28, 2021                      | April 24, 2020                        | November 15, 2022                  | 2 0% 26 da                           | ays                    | 26 days          |               |                  | l Le       | ₩   |
|                | Prepare AIP for Roadside Landscaping Softworks and ICE<br>certification (Draft)              | 61 days    | 61 days               | NA                 | NA                 | March 29, 2020     | May 28, 2020                       | April 24, 2020                        | June 23, 2020                      | 0% 0 day                             | ys 1 day               | 26 days          |               |                  | ╞╴╞╡       | •   |
|                | Submit & endorse by PM and Statutory Authorities/Gov.<br>Dept                                | 60 days    | 60 days               | NA                 | NA                 | May 29, 2020       | July 27, 2020                      | April 22, 2022                        | June 20, 2022                      | 0% 0 day                             | ys 0.5 days            | 693 days         |               |                  |            |     |
|                | Prepare AIP for roadside landscaping softworks and ICE                                       | 14 days    | 14 days               | NA                 | NA                 | July 28, 2020      | August 10, 2020                    | June 21, 2022                         | July 4, 2022                       | 0% 18 da                             | ays 0 days             | 693 days         |               |                  |            |     |
| +              | certification (Final)<br>Prepare DDA for Roadside Landscaping Softworks and ICE              | 92 days    | 92 days               | NA                 | NA                 | May 29, 2020       | August 28, 2020                    | June 24, 2020                         | September 23, 2020                 | 0 0% 0 day                           | ys 1 day               | 26 days          |               |                  |            |     |
| +              | certification (Draft)<br>Submit & endorse by PM and Statutory Authorities/Gov.               | 60 days    | 60 days               | NA                 | NA                 | August 29, 2020    | October 27, 2020                   | July 5, 2022                          | September 2, 2022                  | 0% 0 day                             | ys 0.5 days            | 675 days         |               |                  |            |     |
| +              | Dept<br>Prepare DDA for Roadside Landscaping Softworks and ICE                               | 14 days    | 14 days               | NA                 | NA                 | October 28, 2020   | November 10, 2020                  | ) September 3, 2022                   | September 16, 2022                 | 2 0% 0 day                           | ys 0 days              | 675 days         |               |                  |            |     |
| _              | certification (Final)<br>Submit & endorse by PM and Statutory Authorities/Gov.               | 60 days    | 60 days               | NA                 | NA                 | November 11, 2020  | ) January 9, 2021                  | September 17, 2022                    | November 15, 2022                  | . 0% 587 (                           | days 0 days            | 675 days         |               |                  |            |     |
| _              | Dept<br>Prepare AIP for irrigation system for all landscaping                                | 60 days    | 60 days               | NA                 | NA                 | August 29, 2020    | October 27, 2020                   | September 24, 2020                    | November 22, 2020                  | 0% 0 day                             | ys 1 day               | 26 days          |               |                  |            |     |
| _              | works and ICE certification (Draft)<br>Submit & endorse by PM and Statutory Authorities/Gov. |            | 60 days               | NA                 | NA                 |                    | December 26, 2020                  |                                       | May 15, 2022                       | 0% 0 day                             |                        | 505 days         |               |                  |            |     |
|                | Dept   |            | •                     |                    |                    |                    |                                    |                                       |                                    | -                                    |                        |                  |               |                  |            |     |
|                | Prepare AIP for irrigation system for all landscaping<br>works and ICE certification (Final) | 10 days    | 10 days               | NA                 | NA                 | December 27, 2020  | January 5, 2021                    | May 16, 2022                          | May 25, 2022                       | 0% 0 day                             | ys 0 days              | 505 days         |               |                  |            |     |
|                | Prepare DDA for irrigation system for all landscaping<br>works and ICE certification (Draft) | 90 days    | 90 days               | NA                 | NA                 | January 6, 2021    | April 5, 2021                      | May 26, 2022                          | August 23, 2022                    | 0% 0 day                             | ys 1 day               | 505 days         |               |                  |            |     |
| 7              | Submit & endorse by PM and Statutory Authorities/Gov.<br>Dept                                | 60 days    | 60 days               | NA                 | NA                 | April 6, 2021      | June 4, 2021                       | August 24, 2022                       | October 22, 2022                   | 0% 0 day                             | ys 0.5 days            | 505 days         |               |                  |            |     |
| 8              | •  | 10 days    | 10 days               | NA                 | NA                 | June 5, 2021       | June 14, 2021                      | October 23, 2022                      | November 1, 2022                   | 0% 0 day                             | ys 0 days              | 505 days         |               |                  |            |     |
| 9              | Submit & endorse by PM and Statutory Authorities/Gov.<br>Dept                                | 14 days    | 14 days               | NA                 | NA                 | June 15, 2021      | June 28, 2021                      | November 2, 2022                      | November 15, 2022                  | 0% 417 c                             | days 0 days            | 505 days         |               |                  |            |     |
| ) V            | •  | 1394 days  | 1394 days             | NA                 | NA                 | August 4, 2020     | May 29, 2024                       | August 7, 2020                        | May 29, 2024                       | 0% 0 day                             | /s                     | 0 days           |               |                  |            |     |
|                | Section 1  | 0 days     | 0 days                | NA                 | NA                 | March 1, 2022      | March 1, 2022                      | March 1, 2022                         | March 1, 2022                      | 0% 0 day                             | ys 0 days              | 0 days           |               |                  |            |     |
| 2              | Section 2  | 0 days     | 0 days                | NA                 | NA                 | May 26, 2021       | May 26, 2021                       | June 2, 2021                          | June 2, 2021                       | 0% 6 day                             | ys 0 days              | 6 days           |               |                  |            |     |
| 3              | Section 3  | 0 days     | 0 days                | NA                 | NA                 | October 28, 2021   | October 28, 2021                   | November 2, 2021                      | November 2, 2021                   | 0% 4 day                             | ys 0 days              | 4 days           |               |                  |            |     |
| 1              | Section 4  | 0 days     | 0 days                | NA                 | NA                 | May 17, 2023       | May 17, 2023                       | May 30, 2023                          | May 30, 2023                       | 0% 10 da                             | ays 0 days             | 10 days          |               |                  |            |     |
| 5              | Section 5  | 0 days     | 0 days                | NA                 | NA                 | June 28, 2021      | June 28, 2021                      | July 5, 2021                          | July 5, 2021                       | 0% 5 day                             | ys 0 days              | 5 days           |               |                  |            |     |
| 6              | Section 6  | 0 days     | 0 days                | NA                 | NA                 | May 30, 2023       | May 30, 2023                       | May 30, 2023                          | May 30, 2023                       | 0% 0 day                             | ys 0 days              | 0 days           |               |                  | 11         |     |
| 7              | Section 7  | 0 days     | 0 days                | NA                 | NA                 | May 29, 2024       | May 29, 2024                       | May 29, 2024                          | May 29, 2024                       | 0% 0 day                             | ys 0 days              | 0 days           |               |                  |            |     |
| 8              | Section 8  | 0 days     | 0 days                | NA                 | NA                 | November 24, 2021  | November 24, 2021                  | December 2, 2021                      | December 2, 2021                   | 0% 7 day                             | ys 0 days              | 7 days           |               |                  |            |     |
| 9              |  |            | ,<br>0 days           | NA                 | NA                 | June 25, 2021      | June 25, 2021                      | July 5, 2021                          | July 5, 2021                       | 0% 7 day                             |                        | 7 days           |               |                  |            |     |
| 0              |  |            | 0 days                | NA                 | NA                 | May 18, 2023       | May 18, 2023                       | May 30, 2023                          | May 30, 2023                       | 0% 9 day                             |                        | 9 days           |               |                  |            |     |
| 1              |  |            | 0 days                | NA                 | NA                 | August 4, 2020     | August 4, 2020                     | August 7, 2020                        | August 7, 2020                     | 0% 3 day                             |                        | 3 days           |               |                  | 11         |     |
|                |  |            |                       | NA                 | NA                 |                    | March 29, 2021                     | August 7, 2020<br>April 18, 2021      | August 7, 2020<br>April 18, 2021   | 0% 3 day<br>0% 14 da                 |                        |                  |               |                  |            |     |
| 2              |  |            | 0 days                |                    |                    | March 29, 2021     |                                    |                                       | •                                  |                                      |                        | 14 days          |               |                  |            |     |
| 3              |  |            | 0 days                | NA                 | NA                 | May 21, 2021       | May 21, 2021                       | June 1, 2021                          | June 1, 2021                       | 0% 9 day                             |                        | 9 days           |               |                  |            |     |
| 4              |  |            | 0 days                | NA                 | NA                 | January 31, 2022   | January 31, 2022                   | January 31, 2022                      |                                    | 0% 0 day                             | ys 0 days              | 0 days           |               |                  |            |     |
| 5              |  | 0 days     | 0 days                | NA                 | NA                 |                    |                                    | 1 September 17, 2021                  | September 17, 2021                 | 1 0% 0 day                           | ys 0 days              | 0 days           |               |                  |            |     |
| 6              | KD6  | 0 days     | 0 days                | NA                 | NA                 | December 14, 2021  | December 14, 2021                  | December 29, 2021                     | December 29, 2021                  | 0% 11 da                             | ays 0 days             | 11 days          |               |                  |            |     |
| 7              | KD7  | 0 days     | 0 days                | NA                 | NA                 | May 27, 2022       | May 27, 2022                       | June 3, 2022                          | June 3, 2022                       | 0% 5 day                             | ys 0 days              | 5 days           |               |                  |            |     |
| 8 <b>C</b>     | Construction Works   | 1499 days  | 1491.94 days          | s May 16, 2019     | NA                 | May 16, 2019       | May 29, 2024                       | May 16, 2019                          | May 29, 2024                       | 0% 0 day                             | /S                     | 0 days           | -             |                  | ╞╤╡        | Ħ   |
| )              | Office Accommodation   | 53 days    | 32 days               | August 8, 2019     | NA                 | August 8, 2019     | October 31, 2019                   | August 8, 2019                        | January 10, 2020                   | 40% 58 da                            | ays <mark>1 day</mark> | 58 days          |               | Qffic            | ce Ac      | ¢¢  |
| 0              | Procurement of Materials and Equipments  | 509 days ! | 509 days              | NA                 | NA                 | November 4, 2019   | July 23, 2021                      | November 26, 2019                     | July 27, 2022                      | 0% 19 da                             | ays                    | 19 days          | _ <b> ↓</b> ₽ | <b>↓₽</b> ₽₽₽₽₽₽ | ╞═╤┩       |     |
| 8              | Excavation Permit  | 297 days 2 | 297 days              | NA                 | NA                 | October 18, 2019   | October 16, 2020                   | November 22, 2020                     | November 21, 2021                  | 0% 326 d                             | lays                   | 326 days         |               | ▞┼╍╊╾┶┩          |            | Ħ   |
| 0              | Haul Road Diversion 3m wide within Kai Tak Sport Part  | 152 days 2 | 152 days              | NA                 | NA                 | November 1, 2019   | March 31, 2020                     | December 30, 2023                     | May 29, 2024                       | 0% 1520                              | d                      | 1520 d           |               | 1                |            | ŀ   |
| 1              | Section 1  | 831 days 🛛 | 825.54 days           | May 16, 2019       | NA                 | May 16, 2019       | March 1, 2022                      | May 16, 2019                          | May 29, 2024                       | 0% 668 d                             | Jays                   | 668 days         |               | ╞╪╤╬╪╤┾┙         |            | #   |
| 2              | Agree Interface Coordination Plan with CKR & KTSP  | 14 days    | 0 days                | August 27, 2019    | September 11, 2019 | 9 August 27, 2019  | September 11, 2019                 | 9 August 27, 2019                     | September 11, 2019                 | ) 100% 0 day                         | ys 0 days              | 0 days           |               | Agree            | Inter      | rfa |
| 3              | Ground Investigation   | 60 days    | 52 days               | September 12, 2019 | ) NA               | September 12, 20   | . November 23, 2019                | 9 September 12, 2019                  | January 10, 2020                   | 0% 38 da                             | ays                    | 38 days          |               | H G              | round      | d.  |
| 4              | GI Work  |            | 52 days               | September 12, 2019 | ) NA               | September 12, 2019 | 9 November 23, 2019                | September 12, 2019                    | January 10, 2020                   | 13% 38 da                            | ays 0.5 days           | 38 days          | 🕌             | li ki            | Worl       | k   |
| 5              | Part 1 - Junction Modification Rd L6 & D2  |            | 80 days               | NA                 | NA                 | November 22, 2021  |                                    | November 22, 2021                     |                                    | 0% 0 day                             |                        | 0 days           |               |                  |            |     |
| 5              |  |            | 12 days               | NA                 | NA                 |                    |                                    |                                       | December 4, 2021                   |                                      |                        | 0 days           |               |                  |            |     |
|                |  |            | 25 days               | NA                 | NA                 | December 6, 2021   |                                    | December 6, 2021                      |                                    | 0% 0 day                             |                        | 0 days           |               |                  |            |     |
| _              |  |            |                       |                    |                    |                    |                                    |                                       |                                    |                                      |                        |                  |               |                  |            |     |
|                |  |            | 7 days                | NA                 | NA                 |                    |                                    |                                       | December 20, 2021                  |                                      |                        | 0 days           |               |                  |            |     |
| )              |  |            | 12 days               | NA                 | NA                 | December 21, 2021  |                                    |                                       |                                    | 0% 0 day                             |                        | 0 days           |               |                  |            |     |
| ) (            |  |            | 7 days                | NA                 | NA                 | January 7, 2022    | January 14, 2022                   | January 7, 2022                       |                                    | 0% 0 day                             |                        | 0 days           |               |                  |            |     |
| -              |  |            | 12 days               | NA                 | NA                 | January 15, 2022   | January 28, 2022                   | January 15, 2022                      | January 28, 2022                   |                                      |                        | 0 days           |               |                  |            |     |
| 1              | Concrete infill between profile barrier  | 4 days 4   | 4 days                | NA                 | NA                 | January 29, 2022   | February 5, 2022                   | January 29, 2022                      |                                    | 0% 0 day                             |                        | 0 days           |               |                  |            |     |
| 1              |  |            |                       |                    |                    |                    |                                    |                                       |                                    |                                      |                        |                  |               |                  |            |     |
| .1<br>.2<br>.3 |  |            | 5 days                | NA                 | NA                 | February 7, 2022   | February 11, 2022                  | February 7, 2022                      | February 11, 2022                  | 0% 0 day                             | ys 0 days              | 0 days           |               |                  |            |     |
| 1<br>2         | Road pavement  | 5 days     | 5 days<br>15 days     | NA<br>NA           | NA<br>NA           |                    | February 11, 2022<br>March 1, 2022 | February 7, 2022<br>February 12, 2022 | February 11, 2022<br>March 1, 2022 | 0% 0 day<br>0% 0 day                 |                        | 0 days<br>0 days |               |                  |            |     |

| Title: Revised Programme- | Critical          | Task          | Manual Task    |   | Duration-only  |   | Baseline Milesto | one 🛇 | Summary         |   | External Tasks     | Inactive Milestone | Baselin | ne Summary |
|---------------------------|-------------------|---------------|----------------|---|----------------|---|------------------|-------|-----------------|---|--------------------|--------------------|---------|------------|
| ED/2018/01 with Progress  | Critical Split    | <br>Split     | <br>Start-only | E | Baseline       | 1 | Milestone        | •     | Manual Summary  | 1 | External Milestone | Inactive Summary   | 1       |            |
| Update as of 22-Sep-19    | Critical Progress | Task Progress | Finish-only    | 3 | Baseline Split |   | Summary Progr    | ess   | Project Summary |   | Inactive Task      | Deadline 🖊         |         |            |
|                           |                   |               |                |   |                |   |                  |       | Page 8          |   |                    |                    |         |            |




| Ta         | isk Name   | Duration           | Remaining<br>Duration | Actual Start | Actual Finish | Plan Start                             | Plan Finish                        | Late Start                               | Late Finish                             | , ,    |                   | Time Risk<br>Allowances<br>(TRA) |                    | 2019<br>H1 | H2          | 2020<br>H    |     |
|------------|--|--------------------|-----------------------|--------------|---------------|--|------------------------------------|--|---|--------|-------------------|----------------------------------|--------------------|------------|-------------|--------------|-----|
|            | Allow Access between CH1000 and CH1087 for EMSD Thied<br>District Cooling System for Associated Pipeline Laying<br>(Assume the DCS Pipeline Lay within CH1010 and Ch1087 | 0 days             | 0 days                | NA           | NA            | January 5, 2021                        | January 5, 2021                    | February 25, 2021                        | February 25, 2021                       | 0% 2   | 26 days           |                                  | 51 days            | Sun        | September 2 | 2            |     |
| 17         | Area)<br>Between CH1000 and CH1087 Area Handover Back from<br>EMSD third District Cooling System Contractor  | 0 days             | 0 days                | NA           | NA            | July 30, 2021                          | July 30, 2021                      | August 24, 2021                          | August 24, 2021                         | 0% 2   | 25 days           |                                  | 25 days            |            |             |              |     |
| L8         | Utility ducting laying (by others)   | 26 days            | 26 days               | NA           | NA            | August 24, 2021                        | September 23, 202                  | 1 August 24, 2021                        | September 23, 202                       | 10% 0  | ) days            | 2 days                           | 0 days             |            |             | 1            |     |
| 19         | Trim road formation  | 3 days             | 3 days                | NA           | NA            | September 24, 202                      | 1 September 27, 202                | 1 September 24, 2021                     | September 27, 202                       | 1 0% 0 | ) days            | 0 days                           | 0 days             |            |             | 1            |     |
| 120        | Lay sub base   | 7 days             | 7 days                | NA           | NA            | September 28, 202                      | 1 October 6, 2021                  | September 28, 2021                       | October 6, 2021                         | 0% 0   | ) days            | 0 days                           | 0 days             |            |             | 1            |     |
| 121        | Lay kerb   | 12 days            | 12 days               | NA           | NA            | October 7, 2021                        | October 21, 2021                   | October 7, 2021                          | October 21, 2021                        | 0% 0   | ) days            | 0 days                           | 0 days             |            |             | 1            |     |
| 122        | Construct pedestrian street/ footpath  | 7 days             | 7 days                | NA           | NA            | October 22, 2021                       | October 29, 2021                   | October 22, 2021                         | October 29, 2021                        | 0% 0   | ) days            | 0 days                           | 0 days             |            |             | 1            |     |
| 23         | Install central median   | 10 days            | 10 days               | NA           | NA            | October 30, 2021                       | November 10, 2023                  | l October 30, 2021                       | November 10, 2021                       | L 0% 0 | ) days            | 0 days                           | 0 days             |            |             | 1            |     |
| 124        | Concrete infill between profile barrier  | 4 days             | 4 days                | NA           | NA            | November 11, 2021                      | November 15, 2023                  | November 11, 2021                        | November 15, 2021                       | L 0% 0 | ) days            | 0 days                           | 0 days             |            |             | 1            |     |
| 125        | Road pavement  |                    | 5 days                | NA           | NA            |  |                                    | November 16, 2021                        | November 20, 2021                       |        |                   |                                  | 0 days             |            |             | 1            |     |
| 126        |  |                    | 7 days                | NA           | NA            |  | November 29, 2023                  |  | March 1, 2022                           |        | 73 days           | •                                | 73 days            |            |             | 1            |     |
| 127        | Bridge D3 (Approach Ramp and Bridge) CH1087-1444.7   |                    | 812 days              | NA           | NA            | May 16, 2019                           | February 7, 2022                   | December 28, 2019                        |   |        | L9 days           |                                  | 19 days            |            |             | ┍╋╋═╤╤       | #   |
| 28         | North Approach Ramp (Fronting CKR) CH1087-1189.4 - 7<br>bays   | 306 days           | 306 days              | NA           | NA            | September 23,<br>2019                  | October 3, 2020                    | December 28, 2019                        | •                                       |        | 79 days           |                                  | 79 days            |            |             |              | P   |
| 29         | Procurement of Movement Joints for Bridge Works  | 90 days            | 90 days               | NA           | NA            | January 11, 2020                       | April 9, 2020                      | March 4, 2020                            | June 1, 2020                            |        | 19 days           |                                  | 53 days            |            |             | ound M       |     |
| 130        | Ground Monitoring Works<br>Mobilization of plant and material  | 14 days<br>10 days | 14 days               | NA           | NA            | September 23, 201<br>January 11, 2020  |                                    | December 28, 2019                        |   |        | •                 | •                                | 96 days            |            |             | Mo           |     |
| 131        | Foundation Construction  | 10 days<br>64 days | 10 days<br>64 days    | NA           | NA            |  | January 22, 2020<br>April 14, 2020 | January 11, 2020<br>January 23, 2020     | January 22, 2020<br>April 14, 2020      |        | •                 | •                                | 0 days             |            |             |              | F   |
| 32         | Drive sheetpile (~200m) Prod. Rate: 10m/d/team   |                    | 64 days<br>20 days    | NA           | NA            | January 23, 2020<br>April 15, 2020     | April 14, 2020<br>May 10, 2020     | April 18, 2020                           | April 14, 2020<br>May 13, 2020          |        | •                 |                                  | 0 days<br>3 days   |            |             |              | II. |
| 133<br>134 | Excavation ~1,876m3 & lateral support. Prod. Rate:<br>160m3/day/team (Bay 1 to 7)  | 12 days            | 12 days               | NA           | NA            | May 11, 2020                           | May 10, 2020<br>May 24, 2020       | May 14, 2020                             | May 13, 2020<br>May 27, 2020            |        |                   | •                                | 3 days<br>3 days   |            |             |              | F   |
| 35         | Blinding layer. Prod. Rate: 2bays/day  | 4 days             | 4 days                | NA           | NA            | May 25, 2020                           | May 28, 2020                       | May 28, 2020                             | June 1, 2020                            | 0% 0   | ) days            | 0 days                           | 3 days             |            |             |              |     |
| 136        | Base slab Prod. Rate: 8d/bay/team  |                    | 56 days               | NA           | NA            | May 29, 2020                           | August 4, 2020                     | June 2, 2020                             | March 15, 2021                          |        | •                 | •                                | 3 days             |            |             |              |     |
| 137        | Base slab (Bay 2 & 4) -1 team  | 16 days            | 16 days               | NA           | NA            | May 29, 2020                           | June 16, 2020                      | June 2, 2020                             | June 19, 2020                           |        | •                 | •                                | 3 days             |            |             |              |     |
| 138        | Base slab (Bay 1 & 3) - 1 team   |                    | 16 days               | NA           | NA            | June 17, 2020                          | July 7, 2020                       | June 20, 2020                            | July 10, 2020                           |        | •                 | •                                | 3 days             |            |             | <sup> </sup> |     |
| 139        | Base slab (Bay 5 & 7) - 1 team   | 16 days            | 16 days               | NA           | NA            | July 8, 2020                           | July 25, 2020                      | January 25, 2021                         | February 11, 2021                       |        |                   |                                  | 166 days           |            |             | 1            |     |
| 140        | Base slab (Bay 6) - 1 team   | 8 days             | 8 days                | NA           | NA            | July 27, 2020                          | August 4, 2020                     | March 6, 2021                            | March 15, 2021                          | 0% 2   | 24 days           | 0 days                           | 182 days           |            |             | 1            |     |
| 41         | Wall. Prod. Rate: 12d/bay/team   | 74 days            | 74 days               | NA           | NA            | July 8, 2020                           | October 3, 2020                    | July 11, 2020                            | April 17, 2021                          | 0% 3   | 8 days            | 3 days                           | 3 days             |            |             | 1            |     |
| 142        | Wall (Bay 2 & 4) - 2 teams   | 12 days            | 12 days               | NA           | NA            | July 8, 2020                           | July 21, 2020                      | July 11, 2020                            | July 24, 2020                           | 0% 0   | ) days            | 1 days                           | 3 days             |            |             | 1            |     |
| 143        | Wall (Bay 1 & 3) 2 teams (KD1)   | 12 days            | 12 days               | NA           | NA            | July 22, 2020                          | August 4, 2020                     | July 25, 2020                            | August 7, 2020                          | 0% 0   | ) days            | 1 days                           | 3 days             |            |             | 1            |     |
| 144        | Wall ( Bay 5 & 7) - 1 team   | 24 days            | 24 days               | NA           | NA            | August 5, 2020                         | September 1, 2020                  | February 16, 2021                        | March 15, 2021                          | 0% 0   | ) days            | 0.5 days                         | 158 days           |            |             | 1            |     |
| 145        | Wall (Bay 6) - 1 team (KD2)  | 12 days            | 12 days               | NA           | NA            | September 2, 2020                      | September 15, 202                  | 0 March 16, 2021                         | March 29, 2021                          | 0% 0   | ) days            | 0 days                           | 158 days           |            |             | 1            |     |
| 146        | Backfill and extract sheet pile  | 14 days            | 14 days               | NA           | NA            | September 16, 202                      | 0 October 3, 2020                  | March 30, 2021                           | April 17, 2021                          | 0% 1   | L44 days          | 0 days                           | 158 days           |            |             | 1            |     |
| 47         | North Approach Ramp (Fronting KTSP) CH1087-1189.4 - 7<br>bays  | 608 days           | 608 days              | NA           | NA            | October 7, 2019                        | October 23, 2021                   | April 1, 2020                            | February 21, 2022                       | 0% 9   | 97 days           |                                  | 97 days            |            |             | ╞╋╫═╤╴       | =   |
| 48         | Ground Monitoring Works  | 14 days            | 14 days               | NA           | NA            | October 7, 2019                        | October 20, 2019                   | April 1, 2020                            | April 14, 2020                          | 0% 0   | ) days            | 0 days                           | 177 days           |            | - Fet       | round N      | 10  |
| 149        | Mobilization of plant and materials  | 19 days            | 19 days               | NA           | NA            | April 15, 2020                         | May 8, 2020                        | April 15, 2020                           | May 8, 2020                             |        |                   |                                  | 0 days             |            |             | i III '      | H   |
| 150        | Foundation Construction  | 94 days            | 94 days               | NA           | NA            | May 9, 2020                            | August 28, 2020                    | May 9, 2020                              | August 28, 2020                         |        |                   | •                                | 0 days             |            |             | 1            |     |
| 151        | Drive sheetpile (~200m) Prod. Rate: 10m/d/team   | 24 days            | 24 days               | NA           | NA            | August 29, 2020                        | September 25, 202                  |  | September 25, 2020                      |        |                   |                                  | 0 days             |            |             | 1            |     |
| 152        | Excavation ~1,996m3 & lateral support. Prod. Rate:<br>160m3/day/team   | 18 days            | 18 days               | NA           | NA            | September 26, 202                      |                                    | September 26, 2020                       | October 19, 2020                        |        | ) days            | 1 days                           | 0 days             |            |             | 1            |     |
| 153        | Blinding layer. Prod. Rate: 2bays/day  | 13 days            | 13 days               | NA           | NA            | October 20, 2020                       | November 4, 2020                   |  | November 4, 2020                        | 0% 0   | ) days            | 0 days                           | 0 days             |            |             | 1            |     |
| 154        |  |                    | 64 days               | NA           | NA            | November 5, 2020                       | January 21, 2021                   | November 5, 2020                         | January 21, 2021                        |        | ) days            | •                                | 0 days             |            |             |              |     |
| 155        | Wall (Bay 1 to 7) 12d/bay/team - 1 team (KD3)  |                    | 95 days               | NA           | NA            | January 22, 2021                       | May 21, 2021                       | January 22, 2021                         | May 21, 2021                            |        | ) days            |                                  | 0 days             |            |             |              |     |
| 156        | Backfilling ~8,372.91m3 within approach ramp to<br>formation level (160m3/day) considered time for SRT   |                    | 53 days               | NA           | NA            | May 22, 2021                           | July 24, 2021                      | May 22, 2021                             | July 24, 2021                           |        |                   |                                  | 0 days             |            |             |              |     |
| 157        | Placing of precast planting channel along approach ramp  |                    | 24 days               | NA           | NA            | July 27, 2021                          | August 23, 2021                    | July 27, 2021                            | 0,                                      |        |                   |                                  | 0 days             |            |             | ·            |     |
| 158        | Utility ducting laying (by others)   |                    | 26 days               | NA           | NA            | July 26, 2021                          | August 24, 2021                    | July 26, 2021                            | 0,                                      |        | ) days            |                                  | 0 days             |            |             | ·            |     |
| 159        | Construct pedestrian street/ footpath  |                    | 5 days                | NA           | NA            | August 25, 2021                        | August 30, 2021                    | August 25, 2021                          |   |        | •                 |                                  | 0 days             |            |             | ·            |     |
| 160        | Install central median<br>Concrete infill between profile barrier  |                    | 6 days                | NA           | NA            | August 31, 2021                        | September 6, 2021                  | - ·                                      | September 6, 2021                       |        | •                 | •                                | 0 days             |            |             | ·            |     |
| 161        | Lay sub base   |                    | 5 days                | NA           | NA            |  |                                    | 1 September 7, 2021                      | September 11, 202                       |        | •                 |                                  | 0 days             |            |             | ·            |     |
| 162        | ,  |                    | 4 days                | NA           | NA            |  |                                    | 1 September 13, 2021                     |   |        | •                 |                                  | 0 days<br>0 days   |            |             | ·            |     |
| 163<br>164 | Road pavement<br>Install railing on top of retaining wall & street furniture   |                    | 5 days<br>24 days     | NA           | NA            | September 17, 202<br>September 24, 202 | •                                  | 1 September 17, 2021<br>January 21, 2022 | September 23, 202:<br>February 21, 2022 |        | ) days<br>24 days |                                  | 0 days<br>97 days  |            |             | ·            |     |
| 164<br>165 | Part 3G - CH1189.4 to CH1229 North Abutment  |                    | 24 days<br>286 days   | NA           | NA            | April 15, 2020                         | March 29, 2021                     | May 4, 2020                              | April 17, 2021                          |        | L4 days           |                                  | 97 days<br>14 days |            |             | ·            |     |
| 65<br>66   | Pre-drilling Works   |                    | 14 days               | NA           | NA            | April 15, 2020                         | April 28, 2020                     | May 4, 2020                              | May 17, 2020                            |        | ) days            |                                  | 19 days            |            |             |              | #   |
| 67         | Bored pile (8 numbers). Prod. Rate: 10d/pile/rig.  | 80 days            | 80 days               | NA           | NA            | April 29, 2020                         | August 4, 2020                     | May 18, 2020                             |   |        |                   |                                  | 14 days            |            |             |              | ¶₽  |
| 68         | Pile Testing (28d curing & 14 test) - 1 full-core to be<br>carried out   | 42 days            | 42 days               | NA           | NA            | August 5, 2020                         | September 22, 202                  |  | October 10, 2020                        |        | ) days            | •                                | 14 days            |            |             |              |     |
| 69         |  | 7 days             | 7 days                | NA           | NA            | August 5, 2020                         | August 11, 2020                    | October 4, 2020                          | October 10, 2020                        | 0% 4   | 12 days           | 0 days                           | 60 days            |            |             | '            |     |
| 170        | Pile Loading Test  |                    | ,<br>16 days          | NA           | NA            | September 23, 202                      | - ·                                | October 11, 2020                         | October 26, 2020                        |        | ) days            |                                  | 18 days            |            |             | '            |     |
| 171        | Drive sheetpile (~90m) Prod. Rate: 10m/d/team  | 9 days             | 9 days                | NA           | NA            | October 9, 2020                        | October 19, 2020                   | October 27, 2020                         | November 5, 2020                        | 0% 0   | ) days            | 0 days                           | 14 days            |            |             |              |     |
| 172        | Excavation ~780m3 & lateral support. Prod. Rate:   | 6 days             | 6 days                | NA           | NA            | October 20, 2020                       | October 27, 2020                   | November 6, 2020                         | November 12, 2020                       | 0% 0   | ) days            | 0 days                           | 14 days            |            |             |              |     |
|            | 160m3/day/team<br>Blinding layer   | 1 day              | 1 day                 | NA           | NA            | October 28, 2020                       | October 28, 2020                   | November 13, 2020                        | November 13, 2020                       | ) 0% 0 | ) days            | 0 days                           | 14 days            |            |             |              |     |
| 173        |  |                    | - uu y                |              | 1.1/1         | 0000001 20, 2020                       | 2000001 20, 2020                   |  |   | 0      | , uuys            | u uuyo                           | uuyo               |            |             | 4 H H        |     |


| Update as of 22-Sep-19    | Critical Progress |       | Task Progress | Finish-only    | 3 | Baseline Split | <br>Summary Progr | 255      | Project Summary |   | Inactive Task                     | Deadline 🖊         |                  |
|---------------------------|-------------------|-------|---------------|----------------|---|----------------|-------------------|----------|-----------------|---|-----------------------------------|--------------------|------------------|
| ED/2018/01 with Progress  | Critical Split    | ••••• | Split         | <br>Start-only | C | Baseline       | <br>Milestone     | <b>♦</b> | Manual Summary  | I | External Milestone $\diamondsuit$ | Inactive Summary   |                  |
| Title: Revised Programme- | Critical          |       | Task          | Manual Task    |   | Duration-only  | Baseline Milesto  | ne 🗇     | Summary         |   | External Tasks                    | Inactive Milestone | Baseline Summary |



|           | sk Name   | Duration           | Remaining<br>Duration | Actual Start | Actual Finish | Plan Start                          | Plan Finish                           | Late Start                    | Late Finish                         | -        |                   | Time Risk<br>Allowances |                    | 2019              |           | 2020      | h          |
|-----------|---|--------------------|-----------------------|--------------|---------------|-------------------------------------|---------------------------------------|-------------------------------|-------------------------------------|----------|-------------------|-------------------------|--------------------|-------------------|-----------|-----------|------------|
|           |   |                    |                       |              |               |                                     |                                       |                               |                                     | Complete |                   | (TRA)                   |                    | H1                | <u>H2</u> |           | н1<br>Н1   |
| 75        | Wall (3.85m thk). Prod. Rate: 18d/bay/team  | 30 days            | 30 days               | NA           | NA            |                                     | December 28, 2020                     |                               | January 14, 2021                    |          |                   | 1 days                  | 14 days            | Sun               | September | 22        |            |
| '6<br>-7  | Wall (0.5m thk). Prod. Rate: 14d/bay/team (KD2)   | 74 days            | 74 days               | NA           | NA            | December 29, 2020                   |                                       | January 15, 2021              | April 17, 2021                      |          | •                 | 0 days                  | 14 days            |                   |           |           |            |
| 7         | Backfill and extract sheet pile   | 7 days             | 7 days                | NA           | NA            | December 29, 2020                   |                                       | March 27, 2021                | April 7, 2021                       |          |                   | 0 days                  | 72 days            |                   |           |           |            |
| 8<br>9    | Install bridge bearing Part 3C - CH1229 to CH1279   | 7 days<br>573 days | 7 days<br>573 days    | NA           | NA<br>NA      | January 7, 2021<br>January 11, 2020 | January 14, 2021<br>December 14, 2021 | April 8, 2021                 | April 15, 2021<br>December 29, 2021 |          | 51 days<br>7 days | 0 days                  | 72 days<br>7 days  |                   |           | ШL        |            |
|           | Mobilization of plant and material  |                    |                       | NA           |               |                                     |                                       |                               | -                                   |          | •                 | 1 days                  |                    |                   |           | Тм        | obili      |
| 0         | · · · · · · · · · · · · · · · · · · ·   | 6 days             | 6 days                |              | NA            | January 11, 2020                    | January 17, 2020                      | January 20, 2020              | •                                   |          | •                 |                         | 7 days             |                   |           |           | - P        |
| 31        | Pre-drilling Works  | 14 days            | 14 days               | NA           | NA            | March 21, 2020                      | April 7, 2020                         | May 14, 2020                  | May 29, 2020                        |          | •                 | 0 days                  | 40 days            | -                 |           |           |            |
| 82        | Bored pile (3 numbers) @ CH1229. Prod. Rate:<br>12d/pile/rig.   | 36 days            | 36 days               | NA           | NA            | March 21, 2020                      | May 8, 2020                           | May 14, 2020                  | June 24, 2020                       | 0% 0     | ) days            | 0.5 days                | 40 days            |                   |           | 1         |            |
| 83        | Pile Testing (14d curing & 14 test)   | 28 days            | 28 days               | NA           | NA            | May 9, 2020                         | June 10, 2020                         | June 26, 2020                 | July 29, 2020                       | 0% 0     | ) days            | 0.5 days                | 40 days            |                   |           |           |            |
| 84        | Proof-drilling Works  | 7 days             | 7 days                | NA           | NA            | May 9, 2020                         | May 15, 2020                          | July 23, 2020                 | July 29, 2020                       |          | ,                 | 0 days                  | 75 days            |                   |           |           |            |
| 85        | Pile Loading Test   | 14 days            | 14 days               | NA           | NA            | June 11, 2020                       | June 24, 2020                         | July 30, 2020                 |                                     |          |                   | 0 days                  | 49 days            | -                 |           |           |            |
|           |   |                    |                       |              |               |                                     |                                       |                               |                                     |          | •                 | U uays                  |                    |                   |           |           |            |
| 36        | Pile Cap @ CH1229   | 64 days            | 64 days               | NA           | NA            | June 26, 2020                       | September 9, 2020                     |                               | September 23, 20                    |          | L2 days           |                         | 12 days            | -                 |           |           |            |
| 37        | Drive sheetpile (~75m). Prod. Rate:<br>10m/day/side/team  | 8 days             | 8 days                | NA           | NA            | June 26, 2020                       | July 6, 2020                          | August 13, 2020               | August 21, 2020                     | 0% 0     | ) days            | 0 days                  | 40 days            |                   |           |           |            |
| 88        | Excavation ~755m3 & lateral support. Prod. Rate:<br>160m3/day/team  | 5 days             | 5 days                | NA           | NA            | July 7, 2020                        | July 11, 2020                         | August 22, 2020               | August 27, 2020                     | 0% 0     | ) days            | 0 days                  | 40 days            |                   |           |           |            |
| 39        | Blinding layer  | 1 day              | 1 day                 | NA           | NA            | July 13, 2020                       | July 13, 2020                         | August 28, 2020               | August 28, 2020                     | 0% 2     | 28 days           | 0 days                  | 40 days            |                   |           |           |            |
| 90        | Pilecap structure   | 14 days            | 14 days               | NA           | NA            | August 15, 2020                     | August 31, 2020                       | August 29, 2020               | September 14, 2020                  | 0% 0     | ) days            | 1 days                  | 12 days            |                   |           |           |            |
| 91        | Backfill and extract sheet pile   | 8 days             | 8 days                | NA           | NA            | September 1. 2020                   | - ·                                   | - ·                           | September 23, 2020                  |          | •                 | ,<br>0 days             | 12 days            |                   |           |           |            |
| 92        | Pier @ CH1229   | 48 days            | 48 days               | NA           | NA            | September 10, 2020                  |                                       | September 24, 2020            | · · ·                               |          | •                 | 2 days                  | 12 days            |                   |           |           |            |
| 3         | Pre-drilling Works  | 14 days            | 14 days               | NA           | NA            | January 18, 2020                    | January 31, 2020                      | January 30, 2020              | February 12, 2020                   |          |                   | 1 days                  | 12 days            |                   |           | 📗 🖁 Р     | re-c       |
| 95        | Bored pile (3 numbers) @ CH1269. Prod. Rate:  | 30 days            | 30 days               | NA           | NA            | February 1, 2020                    | March 6, 2020                         | February 13, 2020             |                                     |          |                   |                         | 12 days            |                   |           | 1         | Bo         |
| 24        | 10d/pile/rig.   | Juays              | Juays                 |              |               | 1 COLUCITY 1, 2020                  | 19101 CH U, 2020                      | 1 COLUCITY 13, 2020           | 101011110, 2020                     | 570 L    | , uays            | o uays                  | 10 uays            |                   |           |           | I          |
| 95        | Pile Testing (14d curing & 14 test)   | 28 days            | 28 days               | NA           | NA            | March 7, 2020                       | April 9, 2020                         | April 21, 2020                | May 25, 2020                        | 0% 0     | ) days            | 0.5 days                | 34 days            |                   |           | 11 11 1   | <b>i</b> F |
| 96        | Proof-drilling Works  | 7 days             | 7 days                | NA           | NA            | March 7, 2020                       | March 13, 2020                        | May 19, 2020                  | May 25, 2020                        |          | 27 days           | •                       | 73 days            |                   |           | (       i | Pr         |
| 97        | Pile Loading Test   | 14 days            | 14 days               | NA           | NA            | April 10, 2020                      | April 23, 2020                        | May 26, 2020                  | June 8, 2020                        |          | ,                 | 0 days                  | 46 days            |                   |           | (       ■ |            |
|           | Pile Cap @ CH1269   | 42 days            | 42 days               | NA           | NA            | April 24, 2020                      | June 13, 2020                         | June 9, 2020                  | July 29, 2020                       |          | 37 days           | c uuys                  | 37 days            |                   |           |           |            |
| 98        | • •   |                    |                       |              |               |                                     |                                       |                               | • •                                 |          | •                 | 0 days                  |                    |                   |           |           |            |
| 99        | Drive sheetpile (~75m). Prod. Rate:<br>10m/day/side/team<br>Excavation ~1677m3 & lateral support. Prod. Rate: | 8 days             | 8 days<br>11 days     | NA           | NA            | April 24, 2020<br>May 6, 2020       | May 5, 2020<br>May 18, 2020           | June 9, 2020<br>June 18, 2020 | June 17, 2020<br>July 2, 2020       |          |                   | 0 days<br>0 days        | 37 days<br>37 days |                   |           |           |            |
| )1        | 160m3/day/team<br>Blinding layer  | 1 day              | 1 day                 | NA           | NA            | May 19, 2020                        | May 19, 2020                          | July 3, 2020                  | July 3, 2020                        |          |                   | 0 days                  | 37 days            |                   |           |           |            |
| 02        | Pile Cap structure  | 14 days            | 14 days               | NA           | NA            | May 20, 2020                        | June 4, 2020                          | July 4, 2020                  | July 20, 2020                       | 0% 0     | ) days            | 0 days                  | 37 days            |                   |           |           |            |
| 03        | Backfill and extract sheet pile   | 8 days             | 8 days                | NA           | NA            | June 5, 2020                        | June 13, 2020                         | July 21, 2020                 | July 29, 2020                       | 0% 0     | ) days            | 0 days                  | 37 days            |                   |           |           |            |
| )4        | Pier @ CH1269   | 48 days            | 48 days               | NA           | NA            | June 15, 2020                       | August 11, 2020                       | July 30, 2020                 | September 23, 2020                  |          | 25 days           | •                       | 37 days            |                   |           |           |            |
| )4<br>)5  | Bridge deck between CH1229-1269 [DB-SQ1]  | 116 days           | 116 days              | NA           | NA            | November 9, 2020                    |                                       | January 22, 2021              | April 15, 2021                      |          | L1 days           | o duys                  | 11 days            |                   |           |           |            |
|           |   |                    |                       |              |               |                                     | -                                     |                               | •                                   |          | •                 | 0.1                     |                    | -                 |           |           |            |
| 06        | Falsework erection  | 7 days             | 7 days                | NA           | NA            |                                     |                                       |                               |                                     |          | 50 days           | •                       | 61 days            | -                 |           |           |            |
| 17        | Structure deck  | 28 days            | 28 days               | NA           | NA            | January 19, 2021                    | February 23, 2021                     |                               | March 8, 2021                       |          | •                 | •                       | 11 days            | -                 |           |           |            |
| )8        | Prestressing  | 16 days            | 16 days               | NA           | NA            | March 12, 2021                      | March 30, 2021                        | March 25, 2021                | April 15, 2021                      |          | •                 |                         | 11 days            | -                 |           |           |            |
| 09        | Median barrier, utility through, parapet  | 45 days            | 45 days               | NA           | NA            | March 31, 2021                      | May 27, 2021                          | May 10, 2021                  | July 3, 2021                        | 0% 0     | ) days            | 0.5 days                | 30 days            |                   |           |           |            |
| 10        | Utility ducting laying (by others)  | 14 days            | 14 days               | NA           | NA            | May 28, 2021                        | June 12, 2021                         | September 25, 2021            | October 12, 2021                    | 0% 6     | 55 days           | 0 days                  | 100 days           |                   |           |           |            |
| 11        | Street furniture (KD6)  | 21 days            | 21 days               | NA           | NA            | November 20, 2021                   | December 14, 2021                     | December 3, 2021              | December 29, 2021                   | 0% 0     | ) days            | 2 days                  | 11 days            |                   |           |           |            |
| 12        | Bridge deck between CH1189-1229 [DB-T2-SQ2]   | 64 days            | 64 days               | NA           | NA            | March 31, 2021                      | June 19, 2021                         | April 16, 2021                | July 3, 2021                        | 0% 1     | L1 days           |                         | 11 days            |                   |           |           |            |
| 13        | Falsework erection  | 7 days             | 7 days                | NA           | NA            | March 31, 2021                      | April 10, 2021                        | April 16, 2021                | April 23, 2021                      | 0% 0     | ) days            | 0 days                  | 11 days            |                   |           |           |            |
| 4         | Structure deck  | 28 days            | 28 days               | NA           | NA            | April 12, 2021                      | May 14, 2021                          | April 24, 2021                | May 28, 2021                        | 0% 0     | ) days            | 1 days                  | 11 days            |                   |           |           |            |
| .5        | Prestressing  | 15 days            | 15 days               | NA           | NA            | June 2, 2021                        | June 19, 2021                         | June 16, 2021                 | July 3, 2021                        | 0% 0     | ) days            | 1 days                  | 11 days            |                   |           |           |            |
| .6        | Median barrier, utility through, parapet  | 46 days            | 46 days               | NA           | NA            | June 21, 2021                       | August 13, 2021                       | July 5, 2021                  |                                     |          | •                 | 2 days                  | ,<br>11 days       |                   |           |           |            |
| 17        | Utility ducting laying (by others)  | 14 days            | 14 days               | NA           | NA            | August 14, 2021                     | August 30, 2021                       | September 25, 2021            |                                     |          |                   | 0 days                  | 35 days            |                   |           |           |            |
|           | Street furniture  |                    |                       |              |               |                                     | September 24, 2021                    | •                             |                                     |          | 24 days           |                         |                    |                   |           |           |            |
| 18        |   | 21 days            | 21 days               | NA           | NA            | August 31, 2021                     |                                       |                               | November 6, 2021                    |          |                   | o uays                  | 35 days            |                   |           |           |            |
| 19        | Part 3D - CH1279 to CH1311  | 257 days           | 257 days              | NA           | NA            | January 9, 2021                     | November 19, 2021                     |                               | December 2, 2021                    |          | L1 days           |                         | 11 days            | -                 |           |           |            |
| 20        | Bridge deck between CH1269-1314 [DB-SQ1]  | 73 days            | 73 days               | NA           | NA            | January 9, 2021                     | April 10, 2021                        | January 22, 2021              | •                                   |          | L1 days           |                         | 11 days            |                   |           |           |            |
| 1         | Falsework erection  | 8 days             | 8 days                | NA           | NA            | January 9, 2021                     | January 18, 2021                      | January 22, 2021              |                                     |          | •                 |                         | 11 days            |                   |           |           |            |
| 22        | Structure deck  | 28 days            | 28 days               | NA           | NA            | January 19, 2021                    | February 23, 2021                     | February 1, 2021              | March 8, 2021                       | 0% 0     | ) days            | 1 days                  | 11 days            |                   |           |           |            |
| 23        | Prestressing  | 23 days            | 23 days               | NA           | NA            | March 12, 2021                      | April 10, 2021                        | March 25, 2021                | April 23, 2021                      | 0% 0     | ) days            | 0 days                  | 11 days            |                   |           |           |            |
| 24        | Median barrier, utility through, parapet  | 45 days            | 45 days               | NA           | NA            | August 14, 2021                     | October 7, 2021                       | August 27, 2021               | October 21, 2021                    | 0% 0     | ) days            | 2 days                  | 11 days            |                   |           |           |            |
| 25        | Utility ducting laying (by others)  | 14 days            | 14 days               | NA           | NA            | October 8, 2021                     | October 25, 2021                      | October 22, 2021              | November 6, 2021                    | 0% 0     | ) days            | 1 days                  | 11 days            |                   |           |           |            |
| 26        | Street furniture (KD6)  | 22 days            | 22 days               | NA           | NA            | October 26, 2021                    | November 19, 2021                     | November 8, 2021              | December 2, 2021                    | 0% 0     | ) days            | 0 days                  | 11 days            |                   |           |           |            |
| 27        | Part 3E - CH1311 to CH1372  | 407 days           | 407 days              | NA           | NA            | March 7, 2020                       | July 22, 2021                         | March 19, 2020                | October 23, 2021                    | 0% 1     | LO days           |                         | 10 days            |                   |           | (      ,  | ₩          |
| 28        | Pre-drilling Works  | 14 days            | 14 days               | NA           | NA            | March 7, 2020                       | March 20, 2020                        | March 19, 2020                | April 1, 2020                       |          | ) days            | 0                       | 12 days            |                   |           | (       j | <b>P</b>   |
| 29        | Bored pile (5 numbers) @ CH1314. Prod. Rate:<br>10d/pile/rig.   | 50 days            | 50 days               | NA           | NA            | March 21, 2020                      | May 25, 2020                          | April 2, 2020                 | June 5, 2020                        |          |                   | 1 days                  | 10 days            |                   |           |           |            |
| 0         | Pile Testing (14d curing & 14 test)   | 28 days            | 28 days               | NA           | NA            | May 26, 2020                        | June 27, 2020                         | June 6, 2020                  | July 10, 2020                       | 0% 0     | ) days            | 1 days                  | 10 days            |                   |           |           |            |
| 30<br>81  | Proof-drilling Works  | 7 days             | 7 days                | NA           | NA            | May 26, 2020                        | June 1, 2020                          | July 4, 2020                  | July 10, 2020                       |          | •                 | 0 days                  | 39 days            |                   |           |           |            |
| 32        | Pile Loading Test   | 14 days            | 14 days               | NA           | NA            | June 28, 2020                       | July 11, 2020                         | July 11, 2020                 | July 24, 2020                       |          |                   | 1 days                  | 13 days            |                   |           |           |            |
|           |   |                    |                       |              |               |                                     |                                       |                               |                                     |          |                   | r aays                  |                    |                   |           |           |            |
| 33        | Pile Cap @ CH1314   | 37 days            | 37 days               | NA           | NA            | July 13, 2020                       | August 24, 2020                       | July 25, 2020                 | September 5, 2020                   |          | L1 days           | 0 do:                   | 11 days            |                   |           |           |            |
| 34        | Drive sheetpile (~75m). Prod. Rate:<br>10m/day/side/team  | 8 days             | 8 days                | NA           | NA            | July 13, 2020                       | July 21, 2020                         | July 25, 2020                 | August 3, 2020                      | 0% 0     | ) days            | 0 days                  | 11 days            |                   |           |           |            |
| 35        | Excavation ~888.81m3 & lateral support. Prod. Rate:<br>160m3/day/team   | 6 days             | 6 days                | NA           | NA            | July 22, 2020                       | July 28, 2020                         | August 4, 2020                | August 10, 2020                     | 0% 0     | ) days            | 0 days                  | 11 days            |                   |           |           |            |
|           |   |                    | М                     | lanual Task  | Duration      | n-only                              | Baseline Milestone                    | ⇔ Sumr                        | mary                                | Exter    | mal Tasks         |                         | Ir                 | nactive Milestone |           |           | B          |
| : Revised |   |                    |                       |              |               |                                     |                                       |                               |                                     |          |                   |                         |                    |                   |           |           |            |
| ED/201    | 8/01 with Progress Critical Split Split Split Split Split Task  |                    | St                    | art-only     | Baseline      |                                     | Milestone                             | Manu                          | ual Summary                         | Exter    | nal Milesto       | ne 🗇                    | Ir                 | nactive Summary   |           |           |            |




|   | sk Name   | Duration   | Remaining<br>Duration                 | Actual Start                        | Actual Finish                   | Plan Start   | Plan Finish  | Late Start   | Late Finish   |                                | lack A   | ime Risk Total<br>Ilowances Slack<br>TRA)    | 2019 2020<br>H1 H2                    |
|---|---|--|---------------------------------------|-------------------------------------|---------------------------------|--|--|--|---|--------------------------------|--|--|---------------------------------------|
| 36  | Blinding layer  | 1 day  | 1 day                                 | NA                                  | NA                              | July 29, 2020  | July 29, 2020  | August 11, 2020  | August 11, 2020   |                                |  | days 11 days                                 |                                       |
| 37  | Pilecap structure   | 14 days  | 14 days                               | NA                                  | NA                              | July 30, 2020  | August 14, 2020  | August 12, 2020  | August 27, 2020   | 0% 0                           | days 1   | days 11 days                                 | ;                                     |
| 38  | Backfill and extract sheet pile   | 8 days   | 8 days                                | NA                                  | NA                              | August 15, 2020  | August 24, 2020  | August 28, 2020  | September 5, 2020                                       | 0% 0                           | days 1   | days 11 days                                 | i i i i i i i i i i i i i i i i i i i |
| 39  | Agree Interface Coordination Plan with CKP-KTW (HY/2014/07)   | 14 days  | 14 days                               | NA                                  | NA                              | May 6, 2020  | May 21, 2020   | August 21, 2020  | September 5, 2020                                       | 0% 7                           | 9 days 0   | days 90 days                                 | ;<br>;                                |
| 540   | Allow access to CKR-KTW contractor for sheet pile wall installation. PS App.1.18 2.7(A)( c)   | 63 days  | 63 days                               | NA                                  | NA                              | August 25, 2020  | November 9, 2020   | September 7, 2020  | November 21, 2020                                       | 0% 0                           | days 3   | days 11 days                                 | ·                                     |
| 41  | Pier @ CH1314   | 49 days  | 49 days                               | NA                                  | NA                              | November 10, 2020  | ) January 8, 2021  | November 23, 2020  | January 21, 2021  | 0% 0                           | days 2   | days 11 days                                 | i i i i i i i i i i i i i i i i i i i |
| 542   | Pre-drilling Works  | 12 days  | 12 days                               | NA                                  | NA                              | August 5, 2020   | August 16, 2020  | August 23, 2020  | September 3, 2020                                       | 0% 0                           | days 1   | days 18 days                                 | i i i i i i i i i i i i i i i i i i i |
| 543   | Bore pile (3 numbers) @ CH1351. Prod. Rate: 12d/pile/rig  | g 36 days  | 36 days                               | NA                                  | NA                              | August 17, 2020  | September 26, 202  | 0 September 4, 2020  | October 17, 2020  | 0% 0                           | days 1   | days 16 days                                 | ;                                     |
| 544   | Pile Testing (14d curing & 14 test)   | 28 days  | 28 days                               | NA                                  | NA                              | September 28, 202  | 0 November 2, 2020   | January 2, 2021  | February 3, 2021  | 0% 0                           | days 0.  | .5 days 77 days                              | i                                     |
| 545   | Proof-drilling Works  | 7 days   | 7 days                                | NA                                  | NA                              | September 27, 202  | 0 October 3, 2020  | January 28, 2021   | February 3, 2021  | 0% 30                          | 0 days 0   | days 123 day                                 | ys                                    |
| 546   | Pile Loading Test   | 14 days  | 14 days                               | NA                                  | NA                              | November 3, 2020   | November 16, 2020  | ) February 4, 2021   | February 17, 2021                                       | 0% 0                           | days 0   | days 93 days                                 | i                                     |
| 547   | -   | 36 days  | 36 days                               | NA                                  | NA                              |  | 0 December 30, 2020  |  |   |                                | 4 days   | 74 days                                      |                                       |
| 548   | •   | 8 days   | 8 days                                | NA                                  | NA                              |  | November 25, 2020  |  | February 26, 2021                                       |                                | •  | days 74 days                                 |                                       |
| 549   | 10m/day/side/team<br>Excavation ~755m3 & lateral support. Prod. Rate:   | 5 days   | 5 days                                | NA                                  | NA                              | November 26, 2020  | December 1, 2020   | February 27, 2021  | March 4, 2021   | 0% 0                           | days 0   | days 74 days                                 | <u>;</u>                              |
|   | 160m3/day/team  | 1 day  | 1                                     | N10                                 | NA                              | December 2, 2020   | December 2, 2020   | March F 2021   | March F 2021  | 0% 0                           | dava 0   | dava 74 dava                                 | _                                     |
| 550   |   | 1 day  | 1 day                                 | NA                                  | NA                              |  | December 2, 2020   |  | March 5, 2021   |                                |  | days 74 days                                 |                                       |
| 551   | · · · · · · · · · · · · · · · · · · ·   | 14 days  | 14 days                               | NA                                  | NA                              | December 3, 2020   |  |  | March 22, 2021  |                                |  | days 74 days                                 |                                       |
| 552   | -   | 8 days   | 8 days                                | NA                                  | NA                              |  | December 30, 2020  |  |   |                                |  | days 74 days                                 |                                       |
| 553   |   | 48 days  | 48 days                               | NA                                  | NA                              | January 9, 2021  | March 9, 2021  | April 1, 2021  | June 1, 2021  |                                |  | .5 days 67 days                              |                                       |
| 554   | -   | 64 days  | 64 days                               | NA                                  | NA                              | March 10, 2021   | May 28, 2021   | June 2, 2021   |   |                                | 7 days 1   |  |                                       |
| 555   | Falsework erection  | 7 days   | 7 days                                | NA                                  | NA                              | March 10, 2021   | March 17, 2021   | June 2, 2021   | June 9, 2021  | 0% 0                           | days 0   | days 67 days                                 |                                       |
| 556   | Structure deck  | 28 days  | 28 days                               | NA                                  | NA                              | March 18, 2021   | April 22, 2021   | June 10, 2021  | July 14, 2021   | 0% 0                           | days 0.  | .5 days 67 days                              |                                       |
| 557   | Prestressing  | 15 days  | 15 days                               | NA                                  | NA                              | May 11, 2021   | May 28, 2021   | August 4, 2021   | August 20, 2021   | 0% 0                           | days 0   | days 70 days                                 |                                       |
| 558   | Median barrier, utility through, parapet  | 24 days  | 24 days                               | NA                                  | NA                              | May 29, 2021   | June 26, 2021  | August 26, 2021  | September 23, 2021                                      | 0% 0                           | days 0.  | .5 days 74 days                              | , ]                                   |
| 559   | Utility ducting laying (by others)  | 14 days  | 14 days                               | NA                                  | NA                              | June 28, 2021  | July 14, 2021  | October 7, 2021  | October 23, 2021  | 0% 8                           | 1 days 0   | days 84 days                                 | ,                                     |
| 560   | Street furniture  | 21 days  | 21 days                               | NA                                  | NA                              | June 28, 2021  | July 22, 2021  | September 24, 2021   | October 20, 2021  | 0% 74                          | 4 days 0   | days 74 days                                 |                                       |
| 561   |   | 102 days   | 102 days                              | NA                                  | NA                              | July 7, 2021   | November 5, 2021   |  | November 9, 2021  |                                | days   | 0 days                                       |                                       |
| 562   |   | 64 days  | 64 days                               | NA                                  | NA                              | July 7, 2021   | September 19, 20   |  | September 20, 20  |                                | days   | 0 days                                       |                                       |
| 563   | -   | 7 days   | 7 days                                | NA                                  | NA                              | July 7, 2021   | July 14, 2021  | July 7, 2021   | July 14, 2021   |                                |  | days 0 days                                  |                                       |
| 564   |   | 28 days  | 28 days                               | NA                                  | NA                              | July 15, 2021  | August 16, 2021  | July 15, 2021  |   |                                |  | days 0 days                                  |                                       |
| 565   |   | 15 days  | 15 days                               | NA                                  | NA                              |  |  | 1 September 2, 2021  | September 20, 2021                                      |                                |  | days 0 days                                  |                                       |
| 566   | -   | 24 days  | 24 days                               | NA                                  | NA                              |  |  | September 20, 2021   |   |                                |  | days 0 days                                  |                                       |
|   |   |  |                                       | NA                                  | NA                              |  | November 5, 2021   | •  |   |                                | •  |  |                                       |
| 567   |   | 14 days  | 14 days                               |                                     |                                 | October 21, 2021   | ,  | ,  | November 9, 2021  |                                |  | days 3 days                                  |                                       |
| 568   |   | 14 days  | 14 days                               | NA                                  | NA                              | October 21, 2021   | November 5, 2021   | ,  | November 5, 2021  |                                |  | days 0 days                                  |                                       |
| 69  |   | 210 days   | 210 days                              | NA                                  | NA                              | October 19, 2020   | July 6, 2021   | October 19, 2020   | July 6, 2021  |                                | days   | 0 days                                       |                                       |
| 570   | -   | 14 days  | 14 days                               | NA                                  | NA                              | October 19, 2020   | November 1, 2020   |  | November 1, 2020  |                                |  | days 0 days                                  |                                       |
| 571   | Bored pile (8 numbers) @ CH1386. Prod. Rate: 12d/pile/rig.  | 96 days  | 96 days                               | NA                                  | NA                              | November 2, 2020   | February 27, 2021  | November 2, 2020   | February 27, 2021                                       | U% 0                           | days 1   | days 0 days                                  |                                       |
| 572   | Pile Testing  | 30 days  | 30 days                               | NA                                  | NA                              | March 1, 2021  | April 7, 2021  | March 1, 2021  | April 7, 2021   | 0% 0                           | days 1   | days 0 days                                  |                                       |
| 573   | Proof-drilling Works  | 7 days   | 7 days                                | NA                                  | NA                              | February 28, 2021  | March 6, 2021  | April 1, 2021  | April 7, 2021   | 0% 32                          | 2 days 0   | days 32 days                                 | ·                                     |
| 574   | Pile Loading Test   | 14 days  | 14 days                               | NA                                  | NA                              | April 8, 2021  | April 21, 2021   | April 8, 2021  | April 21, 2021  | 0% 0                           | days 1   | days 0 days                                  |                                       |
| 575   | Drive sheetpile (~900m) Prod. Rate: 10m/d/team  | 9 days   | 9 days                                | NA                                  | NA                              | March 1, 2021  | March 10, 2021   | April 12, 2021   | April 21, 2021  | 0% 3                           | 3 days 0   | days 33 days                                 | ,                                     |
| 576   |   | 9 days   | 9 days                                | NA                                  | NA                              | April 22, 2021   | May 3, 2021  | April 22, 2021   | May 3, 2021   |                                | days 1   |  |                                       |
| 577   |   | 1 day  | 1 day                                 | NA                                  | NA                              | May 4, 2021  | May 4, 2021  | May 4, 2021  | May 4, 2021   | 0% 0                           | days 0   | days 0 days                                  |                                       |
| 578   |   | ,<br>12 days                                     | 12 days                               | NA                                  | NA                              | May 5, 2021  | May 19, 2021   | May 5, 2021  | May 20, 2021  |                                |  | days 0 days                                  |                                       |
| 579   |   | 18 days  | 18 days                               | NA                                  | NA                              | May 20, 2021   | June 9, 2021   | May 20, 2021   | June 9, 2021  |                                |  | days 0 days                                  |                                       |
| 580   |   | 14 days  | 14 days                               | NA                                  | NA                              | June 10, 2021  | June 27, 2021  | June 10, 2021  | June 28, 2021   |                                |  | days 0 days                                  |                                       |
| 581   |   | 7 days   | 7 days                                | NA                                  | NA                              | June 28, 2021  | July 6, 2021   | June 28, 2021  | July 6, 2021  |                                |  | days 0 days                                  |                                       |
| 582   | South Approach Ramp - CH1394-1444.7 - Total 8 bays (4   | 682 days   | 682 days                              | NA                                  | NA                              | October 21, 2019   | February 7, 2022   | August 11, 2020  | March 1, 2022   |                                | 9 days   | 19 days                                      | ·                                     |
| 583   | bay/side)<br>Ground Monitoring Works  | 14 days  | 14 days                               | NA                                  | NA                              | October 21, 2019   | November 3, 2019   | August 11 2020   | August 24, 2020   | 0% 18                          | 87 days 0  | days 295 day                                 | vs Ground                             |
|   |   | 14 days<br>10 days                               | 14 days<br>10 days                    | NA                                  | NA                              | May 9, 2020  | May 20, 2020   | August 25, 2020  | September 4, 2020                                       |                                | days 0   |  |                                       |
| 584   | •   |  | 10 days<br>90 days                    | NA                                  |                                 |  |  |  |   |                                |  |  |                                       |
| 585   |   | 90 days  |                                       | NA                                  | NA                              | May 21, 2020   |  | September 5, 2020  | December 22, 2020                                       |                                | days 1   |  |                                       |
| 586<br>587  |   | 24 days<br>18 days                               | 24 days<br>18 days                    | NA                                  | NA                              | September 5, 2020<br>October 6, 2020                       | October 5, 2020<br>October 27, 2020  | December 23, 2020<br>January 23, 2021  | January 22, 2021<br>February 16, 2021                   |                                |  | .5 days 90 days days 90 days                 |                                       |
| 1   | 160m3/day/team  |  |                                       |                                     |                                 |  |  |  |   |                                |  |  |                                       |
|   |   | 4 days   | 4 days                                | NA                                  | NA                              | October 28, 2020   | October 31, 2020   | February 17, 2021  | February 20, 2021                                       |                                |  | days 90 days                                 |                                       |
|   |   | 64 days  | 64 days                               | NA                                  | NA                              | November 2, 2020   |  | February 22, 2021  | May 11, 2021  |                                |  | day 90 days                                  |                                       |
| 589   |   | 96 days  | 96 days                               | NA                                  | NA                              | January 19, 2021   | May 18, 2021   | May 12, 2021   | September 3, 2021                                       |                                | •  | day 90 days                                  |                                       |
| 589<br>590  |   | 30 days  | 30 days                               | NA                                  | NA                              | May 20, 2021   | June 24, 2021  | September 4, 2021  | October 11, 2021  | 0% 0                           | days 0.  | .5 days 90 days                              |                                       |
| 589<br>590  |   | 50 0035  |                                       |                                     |                                 | November 6, 2021   | December 3, 2021   | November 6, 2021   | December 3, 2021  | 0% 0                           | days 1   | days 0 days                                  |                                       |
| 588<br>589<br>590<br>591<br>592                                   | Backfilling ~4,765.89m3 within approach ramp to   |  | 24 days                               | NA                                  | NA                              |  |  | No   | December 7, 2021  | 00/                            |  |  |                                       |
| 589<br>590<br>591   | Backfilling ~4,765.89m3 within approach ramp to<br>formation level (160m3/day) considered time for SRT<br>Placing of precast planting channel along approach ramp   |  | 24 days<br>24 days                    | NA<br>NA                            | NA                              | November 6, 2021   | December 3, 2021   | November 10, 2021  | December 7, 2021  | 0% 0                           | days 1   | days 3 days                                  |                                       |
| 589<br>590<br>591<br>592  | Backfilling ~4,765.89m3 within approach ramp to<br>formation level (160m3/day) considered time for SRT<br>Placing of precast planting channel along approach ramp<br>Utility ducting laying (by others)   | 24 days  |                                       |                                     |                                 |  |  | December 29, 2021  |   |                                |  | days 3 days<br>days 19 days                  |                                       |
| 589       590       591       592       593                       | Backfilling ~4,765.89m3 within approach ramp to<br>formation level (160m3/day) considered time for SRT<br>Placing of precast planting channel along approach ramp<br>Utility ducting laying (by others)<br>Construct pedestrian street/ footpath  | 24 days<br>24 days                               | 24 days                               | NA                                  | NA                              | December 4, 2021   |  | December 29, 2021  | January 4, 2022   | 0% 0                           | days 0   |  |                                       |
| 589       590       591       592       593       594             | Backfilling ~4,765.89m3 within approach ramp to<br>formation level (160m3/day) considered time for SRT<br>Placing of precast planting channel along approach ramp<br>Utility ducting laying (by others)<br>Construct pedestrian street/ footpath<br>Install central median  | 24 days<br>24 days<br>5 days                     | 24 days<br>5 days                     | NA<br>NA                            | NA<br>NA                        | December 4, 2021<br>December 10, 2021                      | December 9, 2021   | December 29, 2021<br>January 5, 2022   | January 4, 2022   | 0% 0<br>0% 0                   | days 0<br>days 0   | days 19 days                                 | 5                                     |
| 89       90       91       92       93       94       95       96 | Backfilling ~4,765.89m3 within approach ramp to<br>formation level (160m3/day) considered time for SRT<br>Placing of precast planting channel along approach ramp<br>Utility ducting laying (by others)<br>Construct pedestrian street/ footpath<br>Install central median<br>Concrete infill between profile barrier                 | 24 days<br>24 days<br>5 days<br>5 days           | 24 days<br>5 days<br>5 days<br>5 days | NA<br>NA<br>NA                      | NA<br>NA<br>NA<br>NA            | December 4, 2021<br>December 10, 2021<br>December 16, 2021 | December 9, 2021<br>L December 15, 2021  | December 29, 2021<br>January 5, 2022<br>January 11, 2022                             | January 4, 2022<br>January 10, 2022<br>January 15, 2022 | 0% 0<br>0% 0<br>0% 0           | days 0<br>days 0<br>days 0                               | days 19 days<br>days 19 days                 | 5                                     |
| 89<br>90<br>91<br>92<br>93<br>94<br>95<br>95<br>96<br>e: Revise   | Backfilling ~4,765.89m3 within approach ramp to<br>formation level (160m3/day) considered time for SRT<br>Placing of precast planting channel along approach ramp<br>Utility ducting laying (by others)<br>Construct pedestrian street/ footpath<br>Install central median<br>Concrete infill between profile barrier                 | 24 days<br>24 days<br>5 days<br>5 days<br>5 days | 24 days<br>5 days<br>5 days<br>5 days | NA<br>NA<br>NA                      | NA<br>NA<br>NA                  | December 4, 2021<br>December 10, 2021<br>December 16, 2021 | December 9, 2021<br>December 15, 2021<br>December 21, 2021<br>Baseline Milestone | December 29, 2021           January 5, 2022           January 11, 2022           Sum | January 4, 2022<br>January 10, 2022                     | 0% 0<br>0% 0<br>0% 0<br>Extern | days 0<br>days 0   | days 19 days<br>days 19 days<br>days 19 days | 5                                     |
| Revise<br>ED/201  | Backfilling ~4,765.89m3 within approach ramp to<br>formation level (160m3/day) considered time for SRT<br>Placing of precast planting channel along approach ramp<br>Utility ducting laying (by others)<br>Construct pedestrian street/ footpath<br>Install central median<br>Concrete infill between profile barrier<br>d Programme- | 24 days<br>24 days<br>5 days<br>5 days<br>5 days | 24 days<br>5 days<br>5 days<br>5 days | NA<br>NA<br>NA<br>NA<br>Manual Task | NA<br>NA<br>NA<br>NA<br>Duratio | December 4, 2021<br>December 10, 2021<br>December 16, 2021 | December 9, 2021<br>December 15, 2021<br>December 21, 2021<br>Baseline Milestone | December 29, 2021<br>January 5, 2022<br>January 11, 2022                             | January 4, 2022<br>January 10, 2022<br>January 15, 2022 | 0% 0<br>0% 0<br>0% 0<br>Extern | days 0<br>days 0<br>days 0<br>nal Tasks<br>nal Milestone | days 19 days<br>days 19 days<br>days 19 days | 5<br>5<br>Inactive Milestone          |




|            | Task Name  | Duration | Remaining<br>Duration | Actual Start      | Actual Finish      | Plan Start         | Plan Finish        | Late Start                       | Late Finish        | Physical Fre<br>% Sla | ck Allowar    | sk Total<br>ices Slack 2 | 019      |            | 2020              |              |
|------------|--|----------|-----------------------|-------------------|--------------------|--------------------|--------------------|----------------------------------|--------------------|-----------------------|---------------|--------------------------|----------|------------|-------------------|--------------|
|            |  |          |                       |                   |                    |                    |                    |                                  |                    | Complete              | (TRA)         |                          | H1       | H2         | F                 | 1            |
| 597        | Lay sub base   | 4 days   | 4 days                |                   | NA                 | ,                  | December 28, 2021  |                                  | January 20, 2022   | 0% 0 d                |               | 19 days                  | Sun S    | eptember : | 2                 |              |
| 598        | •  |          | 7 days                |                   | NA                 | December 29, 2021  |                    | January 21, 2022                 | January 28, 2022   | 0% 0 d                |               | 19 days                  |          |            |                   |              |
| 599        | Install railing on top of retaining wall   |          |                       |                   | NA                 | January 7, 2022    | February 7, 2022   | January 29, 2022                 | March 1, 2022      |                       | days 0.5 days |                          |          |            |                   |              |
| 500        | Part 1 - Road D3 CH1444.7-1560   | 69 days  |                       | NA                | NA                 | December 4, 2021   | •                  | December 4, 2021                 | March 1, 2022      | 0% 0 d                | •             | 0 days                   |          |            |                   |              |
| 501        | Trim road formation  | 3 days   | 3 days                |                   | NA                 |                    | December 7, 2021   |                                  | December 7, 2021   |                       | ays 0 days    | 0 days                   |          |            |                   |              |
| 502        | Utility ducting laying (by others)   | 14 days  |                       | NA                | NA                 |                    | December 23, 2021  |                                  | December 23, 2021  | 0% 0 d                |               | 0 days                   |          |            |                   |              |
| 503        | Lay sub base   | 12 days  | 12 days               | NA                | NA                 | December 24, 2021  | January 10, 2022   | December 24, 2021                | January 10, 2022   | 0% 0 d                | ays 0 days    | 0 days                   |          |            |                   |              |
| 504        | Lay kerb   | 7 days   | 7 days                | NA                | NA                 | January 11, 2022   | January 18, 2022   | January 11, 2022                 | January 18, 2022   | 0% 0 d                | ays 0 days    | 0 days                   |          |            |                   |              |
| 505        | Construct pedestrian street/ footpath  | 10 days  | 10 days               | NA                | NA                 | January 19, 2022   | January 30, 2022   | January 19, 2022                 | January 31, 2022   | 0% 0 d                | ays 0 days    | 0 days                   |          |            |                   |              |
| 506        | Install central median   | 7 days   | 7 days                | NA                | NA                 | January 31, 2022   | February 10, 2022  | January 31, 2022                 | February 10, 2022  | 0% 0 d                | ays 0 days    | 0 days                   |          |            |                   |              |
| 507        | Concrete infill between profile barrier  | 5 days   | 5 days                | NA                | NA                 | February 11, 2022  | February 16, 2022  | February 11, 2022                | February 16, 2022  | 0% 0 d                | ays 0 days    | 0 days                   |          |            |                   |              |
| 508        | Road pavement  | 5 days   | 5 days                | NA                | NA                 | February 17, 2022  | February 22, 2022  | February 17, 2022                | February 22, 2022  | 0% 0 d                | ays 0 days    | 0 days                   |          |            |                   |              |
| 509        | Install street furniture   | 6 days   | 6 days                | NA                | NA                 | February 23, 2022  | March 1, 2022      | February 23, 2022                | March 1, 2022      | 0% 0 d                | ays 0 days    | 0 days                   |          |            |                   |              |
| 510        | Underpass and Depressed Road   | 739 days | 733.65 days           | September 3, 2019 | NA                 | September 3, 2019  | March 1, 2022      | September 3, 2019                | May 29, 2024       | 0% 668                | days          | 668 days                 |          |            |                   |              |
| 511        | North Depressed Rd (CH1560-1720) - 8 bays  | 413 days | 401.77 days           | September 3, 2019 | NA                 | September 3, 2019  | January 22, 2021   | September 3, 2019                | March 1, 2022      | 0% 326                | days          | 326 days                 | L        |            |                   |              |
| 512        | Ground Monitoring Works  | 17 days  | 0 days                | September 3, 2019 | September 19, 2019 | September 3, 2019  | September 19, 2019 | September 3, 2019                | September 19, 2019 | 0 d                   | ays 2 days    | 0 days                   | -        | - Gro      | und M             | onitoring '  |
| 513        | Mobilization   | 7 days   | 7 days                | NA                | NA                 | October 8, 2019    | October 15, 2019   | June 15, 2020                    | June 22, 2020      | 0% 0 d                | ays 0 days    | 203 days                 |          | . M        | obiliza           | tion         |
| 514        |  |          | 0 days                | NA                | NA                 | October 15, 2019   | October 15, 2019   |                                  | June 23, 2020      | 0% 1 d                |               | 252 days                 |          | ¢ ¢        | mplet             | e the Dive   |
|            | along the North Depressed Rd   |          |                       |                   |                    |                    |                    |                                  |                    |                       |               |                          |          |            |                   |              |
| 515        | Drive Sheet Pile (380m) Prod. Rate 10m/team/day  | 38 days  | 38 days               | NA                |                    | October 16, 2019   | November 28, 2019  | June 23, 2020                    | August 7, 2020     | 0% 0 d                | ays 1 days    | 203 days                 |          |            | Drive             | Sheet Pile   |
| 516        | Pumping Test   | 21 days  | 21 days               | NA                | NA                 | November 29, 2019  | December 23, 2019  | August 8, 2020                   | September 1, 2020  | 0% 0 d                | ays 1 days    | 203 days                 |          |            | l Pum             | ping Test    |
| 517        | CH1560 - CH1640  | 264 days | 264 days              | NA                | NA                 | December 24, 2019  | November 14, 2020  | September 2, 2020                | December 16, 2021  | 0% 203                | days          | 203 days                 |          |            | ┢╫╢┼╞             |              |
| 518        | Excavation - Prod Rate: 240m3/d/team. (~26,663m3).   | 112 days | 112 days              | NA                | NA                 | December 24, 2019  | May 15, 2020       | September 2, 2020                | January 16, 2021   | 0% 0 d                | ays 1 days    | 203 days                 |          |            | **                | Excav        |
|            | 1 team   |          |                       |                   |                    |                    |                    |                                  |                    |                       |               |                          |          |            |                   |              |
| 519        | Rock fill - Prod. Rate: 160m3/d/team (1,807m3)   | 12 days  | 12 days               | NA                | NA                 | May 14, 2020       | May 27, 2020       | January 15, 2021                 |                    | 0% 0 d                |               | 203 days                 |          |            | - <b>   </b>  - - | Rock         |
| 520        | Blinding   | 1 day    | 1 day                 |                   | NA                 | May 28, 2020       | May 28, 2020       | January 29, 2021                 | January 29, 2021   | 0% 0 d                |               | 203 days                 |          |            |                   | Blind        |
| 521        |  | 56 days  | 56 days               | NA                | NA                 | May 29, 2020       | August 4, 2020     | January 30, 2021                 | April 12, 2021     | 0% 0 d                | ays 3 days    | 203 days                 |          |            |                   | E CONTRACTOR |
|            | pipe laying. 1 team  | E6 dour  | EC davia              | NA                | NA                 | lulu 2, 2020       | Contomber 5 2022   | lupo 26, 2024                    | August 21, 2024    | 0%                    | la C          | 202 4                    |          |            |                   |              |
| 522        | Wall - 4 bays. Prod. Rate: 14d/bay/team. 1 team  | 56 days  |                       |                   | NA                 | July 3, 2020       | September 5, 2020  |                                  | August 31, 2021    | 0% 0 d                |               | 292 days                 |          |            |                   |              |
| 23         | Emergency walkway & median barrier installation  | 18 days  | ,                     |                   | NA                 |                    | September 26, 2020 |                                  | November 1, 2021   |                       |               | 324 days                 |          |            |                   |              |
| 24         | Utility ducting laying (by others)   | 10 days  |                       |                   | NA                 | September 28, 2020 |                    | November 2, 2021                 | November 12, 2021  |                       |               | 324 days                 |          |            |                   |              |
| 525        | Pavement work  | 5 days   | 5 days                |                   | NA                 | October 12, 2020   |                    | November 13, 2021                | November 18, 2021  |                       |               | 324 days                 |          |            |                   |              |
| 526        | Parapet installation   |          | ,                     | NA                | NA                 | October 17, 2020   |                    | November 19, 2021                | December 16, 2021  |                       | days 0.5 days |                          |          |            |                   |              |
| 527        | CH1640 - CH1720  | 208 days | 208 days              | NA                | NA                 | May 16, 2020       | January 22, 2021   | January 18, 2021                 | March 1, 2022      | 0% 203                | days          | 203 days                 |          |            |                   |              |
| 528        | Excavation - Prod Rate: 240m3/d/team. 1 team   | 46 days  | 46 days               | NA                | NA                 | May 16, 2020       | July 10, 2020      | January 18, 2021                 | March 15, 2021     | 0% 0 d                | ays 1 days    | 203 days                 |          |            |                   | Ex           |
| 20         | (10,926m3) (Remaining)   | 20 dava  | 20 davia              | NA                | NA                 | lulu 11, 2020      | August 2, 2020     | March 1C 2021                    | April 10, 2021     | 0%                    | اما2 مىرە     |                          |          |            |                   | F            |
| 529        | Rock fill - Prod. Rate: 160m3/d/team (2,203m3)   | 20 days  | ,                     |                   | NA                 | July 11, 2020      | August 3, 2020     | March 16, 2021                   | April 10, 2021     | 0% 0 d                |               | 203 days                 |          |            |                   |              |
| 530        | Blinding   | 1 day    | 1 day                 |                   | NA                 | August 4, 2020     | August 4, 2020     | April 12, 2021                   | April 12, 2021     | 0% 0 d                |               | 203 days                 |          |            |                   |              |
| 531        | Base Slab - 4 bays . Prod. Rate: 14d/team/bay include  | 56 days  | 56 days               | NA                | NA                 | August 5, 2020     | October 10, 2020   | April 13, 2021                   | June 19, 2021      | 0% 0 d                | ays 2 days    | 203 days                 |          |            |                   |              |
| 532        | pipe laying. 1 team<br>Wall - 4 bays. Prod. Rate: 14d/bay/team. 1 team                           | 56 days  | 56 days               | NA                | NA                 | September 7 2020   | November 13 2020   | September 1, 2021                | November 8, 2021   | 0% 0 d                | ays 2 days    | 292 days                 |          |            |                   |              |
|            |  |          |                       |                   |                    |                    |                    |                                  | ,                  |                       |               |                          |          |            |                   |              |
| 533<br>524 | Backfill & extract sheet pile (CH1560 to CH1720)   | 12 days  | 12 days               | NA                | NA                 |                    | November 27, 2020  |                                  | December 16, 2021  |                       | days 1 day    | 313 days                 |          |            |                   |              |
| 534        | Access Allow for EMSD Third District Cooling System<br>Constractor for CH1560-CH1720 Pipe Laying | 0 days   | 0 days                | NA                | NA                 | November 27, 2020  | November 27, 2020  | Warch 1, 2022                    | March 1, 2022      | 0% 459                | days          | 459 days                 |          |            |                   |              |
| 535        | . , 3  | 18 days  | 18 days               | NA                | NA                 | November 14, 2020  | December 4, 2020   | November 9, 2021                 | November 29, 2021  | 0% 0 d                | ays O days    | 292 days                 |          |            |                   |              |
| i<br>36    | Utility ducting laying (by others)   | 10 days  |                       |                   | NA                 |                    |                    | November 30, 2021                | December 10, 2021  |                       | ays O days    | 292 days                 |          |            |                   |              |
| 37<br>37   | Pavement work  | 5 days   |                       |                   | NA                 |                    |                    | December 11, 2021                | December 16, 2021  |                       | ays O days    | 292 days                 |          |            |                   |              |
| 538        | Parapet installation   |          |                       |                   | NA                 | ,                  |                    | December 17, 2021                |                    |                       | days 0.5 days |                          |          |            |                   |              |
| 538<br>539 | Underpass (CH1720-1850) - 7 bays   | 635 days | ,                     |                   | NA                 |                    | November 11, 2021  |                                  | May 29, 2024       |                       | days 0.5 days | 145 days                 | <b>,</b> |            |                   |              |
|            | Ground Monitoring Works  |          |                       |                   | NA                 | September 23, 20   |                    | March 19, 2020<br>March 19, 2020 | April 1, 2020      |                       | ays O days    | 145 days<br>178 days     |          |            |                   | Ionitoring   |
| 540<br>41  | 0  | 14 days  | ,                     |                   |                    |                    |                    |                                  |                    |                       |               |                          |          |            |                   | /e sheet pi  |
| 541        | Drive sheet pile (330m) Prod. Rate 10m/team/day  |          |                       |                   | NA                 | November 29, 2019  |                    |                                  | November 6, 2020   |                       | days 0 days   | 245 days                 |          |            |                   |              |
| 542        | Pumping Test   |          |                       |                   | NA                 | September 26, 2020 |                    | November 7, 2020                 | December 1, 2020   |                       | ays 1 days    | 33 days                  |          |            |                   |              |
| 543        | CH1720 - CH1800  |          |                       | NA                | NA                 | September 28, 20   | <b>U</b> ,         | December 2, 2020                 | May 29, 2024       |                       | days          | 53 days                  |          |            |                   |              |
| 544        | Excavation - Prod Rate: 240m3/d/team. 1 team   | 114 days | 114 days              | NA                | NA                 | October 23, 2020   | March 12, 2021     | December 2, 2020                 | April 23, 2021     | 0% 0 d                | ays 5 days    | 33 days                  |          |            |                   |              |
| 545        | (27,220m3)<br>Rock fill - Prod. Rate: 160m3/d/team (1,944m3)                                     | 13 days  | 13 days               | NA                | NA                 | March 3, 2021      | March 17, 2021     | June 3, 2021                     | June 18, 2021      | 0% 0 d                | ays 0 days    | 74 days                  |          |            |                   |              |
|            |  | ,        | ,                     |                   |                    |                    |                    |                                  |                    |                       |               |                          |          |            |                   |              |
| 46         | -  | 1 day    | 1 day                 |                   | NA                 | March 18, 2021     | March 18, 2021     | June 19, 2021                    | June 19, 2021      |                       |               | 74 days                  |          |            |                   |              |
| 47         | Base Slab - 4 bays. Prod. Rate: 14d/team/bay include<br>pipe laying. 1 team                      | 56 days  | 56 days               | NA                | NA                 | March 19, 2021     | May 28, 2021       | June 21, 2021                    | August 25, 2021    | 0% 0 d                | ays 1 day     | 74 days                  |          |            |                   |              |
| 48         | Wall - 4 bays. Prod. Rate: 14d/bay/team. 1 team  | 56 days  | 56 days               | NA                | NA                 | April 24, 2021     | July 2, 2021       | August 12, 2021                  | October 19, 2021   | 0% 0 d                | ays 1 day     | 90 days                  |          |            |                   |              |
| 40<br>49   |  | 40 days  |                       |                   | NA                 | May 29, 2021       | July 16, 2021      | September 14, 2021               |                    |                       | days 0.5 days |                          |          |            |                   |              |
|            |  |          |                       |                   |                    |                    |                    |                                  |                    |                       |               |                          |          |            |                   |              |
| 50         | Emergency walkway & median barrier installation  | 18 days  |                       |                   | NA                 | July 20, 2021      | August 9, 2021     | May 8, 2024                      | May 29, 2024       |                       | days 0 days   | 834 days                 |          |            |                   |              |
| 51         | Utility ducting laying (by others)   | 10 days  |                       |                   | NA                 | September 28, 2020 |                    | November 2, 2021                 | November 12, 2021  |                       | ays 0 days    | 324 days                 |          |            |                   |              |
| 52         |  | 5 days   |                       |                   | NA                 |                    | October 16, 2020   | December 2, 2021                 | December 7, 2021   |                       | days 0 days   | 340 days                 |          |            |                   |              |
| 53         | CH1800 - CH1850  | 199 days |                       |                   | NA                 | March 13, 2021     | November 11, 2021  | •                                | March 1, 2022      |                       | days          | 33 days                  |          |            |                   |              |
| 54         | Excavation - Prod. Rate: 240m3/d/team. 1 team  | 82 days  | 82 days               | NA                | NA                 | March 13, 2021     | June 23, 2021      | April 24, 2021                   | August 2, 2021     | 0% 0 d                | ays 1 days    | 33 days                  |          |            |                   |              |
|            | (19,656m3)<br>Rock fill - Prod. Rate: 160m3/d/team (1,525m3)                                     | 10 days  | 10 days               | NA                | ΝΔ                 | lupo 16, 2021      | lupo 26, 2024      | July 26, 2021                    | August E 2024      | 0%                    |               | 22 dour                  |          |            |                   |              |
| 55<br>56   |  | 10 days  |                       |                   | NA                 | June 16, 2021      | June 26, 2021      | July 26, 2021                    | August 5, 2021     | 0% 0 d                |               | 33 days                  |          |            |                   |              |
|            | Blinding   | 1 day    | 1 day                 | NA                | NA                 | June 28, 2021      | June 28, 2021      | August 6, 2021                   | August 6, 2021     | 0% 0 d                | ays 0 days    | 33 days                  |          |            |                   |              |


| Title: Revised Programme- | Critical          |       | Task          | Manual Task    |   | Duration-only  | <br>Baseline Milestone | \$ | Summary         | External Tasks        | I        | inactive Milestone | \$ | Baseline Summary |
|---------------------------|-------------------|-------|---------------|----------------|---|----------------|------------------------|----|-----------------|-----------------------|----------|--------------------|----|------------------|
| ED/2018/01 with Progress  |                   | ••••• | Split         | <br>Start-only | C | Baseline       | Milestone              | •  | Manual Summary  | <br>External Milestor | ne 🔶 🛛 I | inactive Summary   |    |                  |
| Update as of 22-Sep-19    | Critical Progress |       | Task Progress | Finish-only    | Э | Baseline Split | <br>Summary Progress   |    | Project Summary | <br>Inactive Task     |          | Deadline           | ÷  |                  |
|                           |                   |       |               |                |   |                |                        |    |                 |                       |          |                    |    |                  |




|            | < Name  | Duration           | Remaining<br>Duration | Actual Start | Actual Finish | Plan Start                           | Plan Finish                        | Late Start                           | Late Finish                           | -    | Free<br>Slack       | Time Risk<br>Allowances<br>(TRA) | Slack 2019           | )<br>11     | H2 | 2020<br>H1 | 1            |
|------------|---|--------------------|-----------------------|--------------|---------------|--------------------------------------|------------------------------------|--------------------------------------|---------------------------------------|------|---------------------|----------------------------------|----------------------|-------------|----|------------|--------------|
| 557        | Base Slab - 3 bays. Prod. Rate: 14d/team/bay include pipe laying. 1 team        | 42 days            | 42 days               | NA           | NA            | June 29, 2021                        | August 17, 2021                    | August 26, 2021                      | October 16, 2021                      |      | 0 days              |                                  | 49 days              | Sun Se      |    | 22         | <u>İ</u>     |
| 558        | Wall - 3 bays. Prod. Rate: 14d/bay/team. 1 team                                 | 42 days            | 42 days               | NA           | NA            | August 2, 2021                       | September 18, 2021                 | September 29, 2021                   | November 18, 2021                     | 0%   | 0 days              | 1 days                           | 49 days              |             |    |            |              |
| 559        |   | 30 days            | 30 days               | NA           | NA            | September 3, 2021                    |                                    | November 3, 2021                     | December 7, 2021                      |      |                     |                                  | 49 days              |             |    |            |              |
| 560        | Backfill & extract sheet pile (CH1720 to CH1850)                                | 12 days            | 12 days               | NA           | NA            | October 11, 2021                     | ,                                  | December 8, 2021                     | December 21, 2021                     |      |                     |                                  | 49 days              |             |    |            |              |
| 561        |   | 0 days             | 0 days                | NA           | NA            | October 25, 2021                     | October 25, 2021                   | March 1, 2022                        | March 1, 2022                         | 0%   | 127 days            |                                  | 127 days             |             |    |            |              |
| 562        | Constractor for CH1720-CH1850 Pipe Laying<br>Utility ducting laying (by others) | 10 days            | 10 days               | NA           | NA            | October 26, 2021                     | November 5, 2021                   | December 22, 2021                    | January 5, 2022                       | 0%   | 0 days              | 1 day                            | 49 days              |             |    |            |              |
| 563        | Pavement work   | 5 days             | 5 days                | NA           | NA            | ,                                    | November 11, 2021                  | ,                                    | January 11, 2022                      |      | 0 days              |                                  | 49 days              |             |    |            |              |
| 564        | Underpass & South Depressed Road CH1850-2000 - 7 bays                           |                    | 650 days              | NA           | NA            | October 7, 2019                      | December 11, 2021                  |                                      | February 14, 2022                     |      | 49 days             |                                  | 49 days              |             |    |            |              |
| 565        | Ground Monitoring Works   | 14 days            | 14 days               | NA           | NA            | October 7, 2019                      | October 20, 2019                   | • *                                  |                                       |      |                     |                                  | 178 days             |             | G  | ound N     | /lonitorin   |
| 566        | Mobilization of plant and materials   | 15 days            | 15 days               | NA           | NA            | January 29, 2020                     |                                    | April 16, 2020                       | •                                     |      | 35 days             |                                  | 63 days              | _           |    |            | obilizatio   |
| 567        | Foundation Construction   | 90 days            | 90 days               | NA           | NA            | March 27, 2020                       | July 18, 2020                      | May 6, 2020                          |                                       |      | 0 days              |                                  | 28 days              |             |    | 🚽          | Fc           |
| 568        | Mobilization of plant and material (sheet pile)                                 | ,<br>6 days        | 6 days                | NA           | NA            | July 15, 2020                        | July 21, 2020                      | August 17, 2020                      |                                       |      |                     |                                  | 28 days              |             |    |            | M            |
| 569        | Drive sheet pile ( 360m) Prod. Rate 10m/team/day                                | 36 days            | 36 days               | NA           | NA            | July 22, 2020                        | September 1, 2020                  | ÷ .                                  |                                       |      |                     |                                  | 28 days              |             |    |            |              |
|            |   | ,                  | ,                     |              |               | , ,                                  | ,                                  | , , , ,                              |                                       |      |                     |                                  |                      |             |    |            |              |
| 570        | Pumping Test  | 21 days            | 21 days               | NA           | NA            | September 2, 2020                    | September 25, 2020                 | October 7, 2020                      | October 31, 2020                      | 0%   | 0 days              | 0 days                           | 28 days              |             |    |            |              |
| 571        | CH1850 - CH1920   | 349 days           | 349 days              | NA           | NA            | •                                    | November 29, 2021                  | November 2, 2020                     | January 28, 2022                      | 0%   | 28 days             |                                  | 28 days              |             |    |            |              |
| 572        | Excavation - Prod. Rate: 240m3/d/team. 1 team                                   | 96 days            | 96 days               | NA           | NA            | September 26, 2020                   | ) January 22, 2021                 | November 2, 2020                     | February 27, 2021                     | 0%   | 0 days              | 1 day                            | 28 days              |             |    |            |              |
| 572        | (23,154m3)<br>Rock fill - Prod. Rate: 160m3/d/team (1,745m3)                    | 11 days            | 11 days               | NA           | NA            | January 16, 2021                     | January 28, 2021                   | February 22 2021                     | March 5, 2021                         | 0%   | 0 dave              | 0 days                           | 28 days              |             |    | 1          |              |
| 573        | Blinding  |                    |                       | NA           | NA            | January 16, 2021                     |                                    | February 22, 2021                    | ,                                     |      | •                   |                                  |                      |             |    | 1          |              |
| 574<br>575 | Bilnoing<br>Base Slab - 3 bays. Prod. Rate: 14d/team/bay include                | 1 day<br>42 days   | 1 day<br>42 days      | NA           | NA            | January 29, 2021<br>January 30, 2021 | January 29, 2021<br>March 23, 2021 | March 6, 2021<br>March 8, 2021       |                                       |      | •                   |                                  | 28 days<br>28 days   |             |    | 1          |              |
| 0/5        | pipe laying, 1 team   | 42 uays            | 42 udys               | INA          | NA            | January 50, 2021                     | War CI1 25, 2021                   | Widi (11 8, 2021                     | April 28, 2021                        | 0%   | U uays              | 0.5 uays                         | 20 uays              |             |    |            |              |
| 576        | Wall - 3 bays. Prod. Rate: 14d/bay/team. 1 team                                 | 42 days            | 42 days               | NA           | NA            | March 8, 2021                        | April 28, 2021                     | September 29, 2021                   | November 18, 2021                     | 0%   | 0 days              | 0.5 days                         | 168 days             |             |    |            |              |
|            |   |                    |                       |              |               |                                      |                                    |                                      |                                       |      |                     |                                  |                      |             |    |            |              |
| 577        | Top Slab - 3 bays. Prod. Rate: 10d/bay/team. 1 team                             | 30 days            | 30 days               | NA           | NA            | April 13, 2021                       | May 18, 2021                       | November 3, 2021                     | December 7, 2021                      | 0%   | 0 days              | 0.5 days                         | 168 days             |             |    |            |              |
| 578        | Emergency walkway & median barrier installation                                 | 18 days            | 18 days               | NA           | NA            | June 5, 2021                         | June 26, 2021                      | December 24, 2021                    | January 17, 2022                      | 0%   | 119 days            | 0 days                           | 168 days             |             |    |            |              |
| 578        | Emergency warkway a mealan surrer installation                                  | 10 0035            | 10 0035               |              |               | June 3, 2021                         | 50110 20, 2021                     | December 24, 2021                    | Junuary 17, 2022                      | 070  | 115 0075            | o days                           | 100 days             |             |    |            |              |
| 579        | Utility ducting laying (by others)  | 10 days            | 10 days               | NA           | NA            | September 28, 2020                   | October 10, 2020                   | November 2, 2021                     | November 12, 2021                     | 0%   | 0 days              | 0 days                           | 324 days             |             |    |            | -            |
| 580        | Pavement work   | 5 days             | 5 days                | NA           | NA            | November 12, 2021                    | November 17, 2021                  | January 12, 2022                     | January 17, 2022                      | 0%   | 0 days              | 0 days                           | 49 days              |             |    |            |              |
| 581        | Parapet installation  | 10 days            | 10 days               | NA           | NA            | November 18, 2021                    | November 29, 2021                  | January 18, 2022                     | January 28, 2022                      | 0%   | 0 days              | 0 days                           | 49 days              |             |    |            |              |
| 582        | CH1920 - CH2000   | 359 days           | 359 days              | NA           | NA            | September 28, 20                     | December 11, 2021                  | April 14, 2021                       | February 14, 2022                     | 0%   | 49 days             |                                  | 49 days              |             |    |            |              |
| 583        | Excavation - Prod. Rate: 240m3/d/team. 1 team                                   | 68 days            | 68 days               | NA           | NA            | January 23, 2021                     | April 19, 2021                     | April 14, 2021                       | July 6, 2021                          | 0%   | 0 days              | 1 day                            | 63 days              |             |    |            |              |
|            | (16,396m3)  |                    |                       |              |               |                                      |                                    |                                      |                                       |      |                     |                                  |                      |             |    |            |              |
| 584        | Blinding  | 1 day              | 1 day                 | NA           | NA            | April 20, 2021                       | April 20, 2021                     | July 7, 2021                         | • •                                   |      | •                   |                                  | 63 days              |             |    |            |              |
| 585        |   | 56 days            | 56 days               | NA           | NA            | March 24, 2021                       | June 2, 2021                       | April 29, 2021                       | July 7, 2021                          | 0%   | 0 days              | 1 day                            | 28 days              |             |    |            |              |
| 586        | pipe laying. 1 team<br>Wall - 4 bays. Prod. Rate: 14d/bay/team. 1 team          | 56 days            | 56 days               | NA           | NA            | April 13, 2021                       | June 19, 2021                      | July 10, 2021                        | September 13, 2021                    | 0%   | 0 days              | 1 day                            | 72 days              |             |    |            |              |
|            |   | ,-                 |                       |              |               |                                      |                                    | ,,                                   |                                       |      | ,-                  | ,                                | ,-                   |             |    |            |              |
| 587        | Backfill & extract sheet pile (CH1850 to CH2000)                                | 18 days            | 18 days               | NA           | NA            | June 21, 2021                        | July 12, 2021                      | September 14, 2021                   | October 6, 2021                       | 0%   | 0 days              | 0 days                           | 72 days              |             |    |            |              |
| 588        | Emergency walkway & median barrier installation                                 | 18 days            | 18 days               | NA           | NA            | June 21, 2021                        | July 12, 2021                      | January 8, 2022                      | January 28, 2022                      | 0%   | 117 days            | 0 days                           | 166 days             |             |    |            |              |
|            | (h) at a sting (h) at have  | 10 days            | 10 dava               | NIA          | NA            | Contombor 20, 2020                   | October 10, 2020                   | Nevember 2, 2021                     | Nevember 12, 2021                     | 00/  | 0 dava              | O deus                           | 224 days             |             |    |            |              |
| 589        | Utility ducting laying (by others) Pavement work                                | 10 days<br>5 days  | 10 days               | NA           | NA            | September 28, 2020                   |                                    | November 2, 2021<br>January 24, 2022 | November 12, 2021<br>January 28, 2022 |      | 0 days<br>333 days  |                                  | 324 days<br>382 days |             |    |            |              |
| 590        |   | 11 days            | 5 days<br>11 days     | NA           | NA            |                                      | December 11, 2021                  |                                      | February 14, 2022                     |      | 21 days             |                                  | 49 days              |             |    |            |              |
| 591        | South Depressed Road CH2000-2060 - 3 bays                                       | 671 days           | 671 days              | NA           | NA            | ,                                    | January 21, 2022                   |                                      | February 26, 2022                     |      | 21 days<br>28 days  |                                  |                      |             | Ш  |            |              |
| 592        | Ground Monitoring Works   | 14 days            | 14 days               | NA           | NA            |                                      | November 3, 2019                   |                                      |                                       |      | 20 uays<br>211 days |                                  | 28 days<br>222 days  |             |    | round I    | Menitoriı    |
| 593<br>594 | Mobilization of plant and materials   | 14 days<br>12 days | 14 days<br>12 days    | NA           | NA            | June 2, 2020                         |                                    | June 13, 2020                        |                                       |      |                     |                                  | 10 days              | -           |    | 1 4 1 1    | Mol          |
|            | Foundation Construction   | 90 days            | 90 days               | NA           | NA            | June 16, 2020                        |                                    | December 18, 2020                    |                                       |      | 72 days             |                                  | 154 days             |             |    |            |              |
| 595<br>506 | Mobilization of plant and material (sheet pile)                                 |                    |                       | NA           | NA            |                                      | •                                  |                                      |                                       |      | •                   |                                  |                      |             |    |            |              |
| 596        |   | 5 days             | 5 days                |              |               | December 30, 2020                    |                                    | April 13, 2021                       |                                       |      |                     |                                  | 82 days              |             |    |            |              |
| 597        | Drive sheet pile (180m) Prod. Rate 10m/team/day                                 | 18 days            | 18 days               | NA           | NA            | January 6, 2021                      |                                    | April 19, 2021                       |                                       |      | •                   |                                  | 82 days              |             |    |            |              |
| 598        | Pumping Test<br>Excavation - Prod. Rate: 240m3/d/team. 1 team                   | 21 days            | 21 days               | NA           | NA            | January 27, 2021                     | • •                                | May 11, 2021                         |                                       |      |                     |                                  | 82 days              |             |    | 1          |              |
| 599        | (8,956m3)   | 38 days            | 38 days               | INA.         | INA           | February 24, 2021                    | Ahiii 12, 2021                     | June 5, 2021                         | July 21, 2021                         | 070  | 0 days              | 0.5 udys                         | 82 days              |             |    |            |              |
| 700        | Blinding  | 1 day              | 1 day                 | NA           | NA            | April 13, 2021                       | April 13, 2021                     | July 22, 2021                        | July 22, 2021                         | 0%   | 41 days             | 0 days                           | 82 days              |             |    | 1          |              |
| 701        | Base Slab - 3 bays. Prod. Rate: 14d/team/bay include pipe                       | 40 days            | 40 days               | NA           | NA            | June 3, 2021                         | July 21, 2021                      | July 23, 2021                        | September 7, 2021                     | 0%   | 0 days              | 0.5 days                         | 41 days              |             |    | 1          |              |
|            | laying. 1 team  |                    |                       |              |               |                                      |                                    |                                      |                                       |      |                     |                                  |                      |             |    | 1          |              |
| 702        | Wall - 3 bays. Prod. Rate: 14d/bay/team. 1 team                                 | 42 days            | 42 days               | NA           | NA            | June 21, 2021                        | August 9, 2021                     | November 24, 2021                    | January 14, 2022                      |      | •                   |                                  | 130 days             |             |    | 1          |              |
| 703        | Backfill & extract sheet pile   | 12 days            | 12 days               | NA           | NA            | August 10, 2021                      | August 23, 2021                    | January 28, 2022                     | February 14, 2022                     |      | 113 days            |                                  | 141 days             |             |    | 1          |              |
| 04         | Emergency walkway & median barrier installation                                 | 18 days            | 18 days               | NA           | NA            | August 10, 2021                      | August 30, 2021                    | January 15, 2022                     | February 8, 2022                      |      | 102 days            |                                  | 130 days             |             |    | 1          |              |
| 705        | Utility ducting laying (by others)  | 10 days            | 10 days               | NA           | NA            | September 28, 2020                   |                                    | November 2, 2021                     | November 12, 2021                     |      | 0 days              |                                  | 324 days             |             |    |            | =            |
| 06         | Pavement work   | 5 days             | 5 days                | NA           | NA            | January 4, 2022                      | January 8, 2022                    | February 9, 2022                     | February 14, 2022                     |      |                     |                                  | 28 days              |             |    | 1          |              |
| 07         | Parapet installation  | 11 days            | 11 days               | NA           | NA            | January 10, 2022                     | January 21, 2022                   | February 15, 2022                    | February 26, 2022                     |      | 27 days             |                                  | 28 days              |             |    | 1          |              |
| 08         | Part 2A - Road D3 CH2060-2118.93  | 208 days           | 208 days              | NA           | NA            | June 19, 2021                        |                                    | November 22, 2021                    |                                       |      | 1 day               |                                  | 1 day                |             |    | 1          |              |
| '09        | Utility ducting laying (by others)  | 50 days            | 50 days               | NA           | NA            | June 19, 2021                        | August 17, 2021                    | November 22, 2021                    |                                       |      |                     |                                  | 129 days             |             |    | 1          |              |
| /10        | Trim road formation   | 2 days             | 2 days                | NA           | NA            | August 18, 2021                      | August 19, 2021                    | January 22, 2022                     |                                       |      | •                   |                                  | 129 days             |             |    | 1          |              |
| /11        | Lay sub base  | 4 days             | 4 days                | NA           | NA            | August 20, 2021                      | August 24, 2021                    | January 25, 2022                     | January 28, 2022                      |      | •                   |                                  | 129 days             |             |    | 1          |              |
| 712        | Lay kerb  | 5 days             | 5 days                | NA           | NA            | August 25, 2021                      | - ·                                | January 29, 2022                     | February 7, 2022                      |      |                     |                                  | 129 days             |             |    |            |              |
| 713        | Construct pedestrian street/ footpath   | 6 days             | 6 days                | NA           | NA            | August 31, 2021                      | September 6, 2021                  |                                      | February 14, 2022                     |      | •                   |                                  | 129 days             |             |    | 1          |              |
| 14         | Install central median  | 4 days             | 4 days                | NA           | NA            | September 7, 2021                    | September 10, 2021                 | February 15, 2022                    | February 18, 2022                     | 0%   | 0 days              | 0 days                           | 129 days             |             |    |            |              |
| e Revised  | Programme- Critical Task  |                    |                       | lanual Task  | Duration      | n-only                               | Baseline Milestone <               | > Sum                                | mary                                  | Evto | rnal Tasks          |                                  | Inactivo             | Milestone 🔷 | >  |            | Baseline Sum |
| nevised    |   |                    |                       | tart-only    | Baseline      | ,                                    | Milestone                          |                                      | ual Summary                           |      | rnal Milesto        | one 🔷                            |                      | Summary     |    |            | _asenne Sull |
| ED/2018    | /01 with Progress Critical Split Split  |                    |                       |              |               |                                      |                                    |                                      |                                       |      |                     |                                  |                      |             |    |            |              |



|                            | fask Name   | Duration            | Remaining<br>Duration | Actual Start          | Actual Finish                    | Plan Start                           | Plan Finish                                   | Late Start                           | Late Finish                            | Physical Free<br>% Slack                         | Time Risk<br>Allowance |                      | 2019               | 2020           | 1              |
|----------------------------|---|---------------------|-----------------------|-----------------------|----------------------------------|--------------------------------------|---|--------------------------------------|--|--|------------------------|----------------------|--------------------|----------------|----------------|
| 71 5                       | Concrete infill between profile barrier   | 2 days              | 2 days                | NA                    | NA                               | Sontombor 11, 202                    | 1 Contombor 12, 202                           | 1 February 10, 2022                  | February 21, 2022                      | Complete   | (TRA)                  | 120 days             | H1<br>s Sun S      | H2 H           | <u>11 Н</u>    |
| 715<br>716                 | Road pavement   | 2 days<br>5 days    | 2 days<br>5 days      | NA                    | NA                               | January 10, 2022                     | 1 September 13, 202:<br>January 14, 2022      | February 22, 2022                    | February 21, 2022<br>February 26, 2022 |  | 0 days<br>0 days       | 129 days<br>34 days  |                    | eptember 22    |                |
| 710                        | Install street furniture  | 2 days              | 2 days                | NA                    | NA                               | February 26, 2022                    |   | February 28, 2022                    | March 1, 2022                          | 0% 1 day   | 0 days                 | 1 day                | _                  | (              |                |
| 718                        | Planned Completion for Section 1  | 0 days              | 0 days                | NA                    | NA                               | March 1, 2022                        | March 1, 2022                                 | March 1, 2022                        | March 1, 2022                          | 0% 0 days  | 0 days                 | 0 days               | -                  | 1 11111        |                |
| 719                        | Section 2   | 325 days            | 325 days              | NA                    | NA                               | April 22, 2020                       | May 26, 2021                                  | May 14, 2020                         | June 2, 2021                           | 0% 6 days  | ,.                     | 6 days               | -                  | 1 11111        |                |
| 720                        | Construction of Precast Box Culvert (at fabrication yard)                                   | 130 days            | 130 days              | NA                    | NA                               | April 22, 2020                       | September 24, 2020                            |                                      |  | 0% 7 days  | 1 day                  | 17 days              |                    |                |                |
| 721                        | DCS Seawater Intake Box Culvert (Precast)   | 243 days            | 243 days              | NA                    | NA                               | July 30, 2020                        | May 25, 2021                                  | August 11, 2020                      | June 1, 2021                           | 0% 6 days  |                        | 6 days               | -                  | (              |                |
| 722                        | Part 2A - CHB.30-83 (53m)   | 126 days            | 126 days              | NA                    | NA                               | July 30, 2020                        | December 29, 2020                             | August 11, 2020                      | January 11, 2021                       | 0% 10 days                                       |                        | 10 days              | -                  | (              |                |
| 723                        | Temporary ELS & Excavation  | 30 days             | 30 days               | NA                    | NA                               | July 30, 2020                        | August 28, 2020                               | August 11, 2020                      | September 9, 2020                      | 0% 0 days  | 1 days                 | 12 days              | -                  | (              | 1              |
| 724                        | Trim formation layer  | 30 days             | 30 days               | NA                    | NA                               | August 29, 2020                      | October 5, 2020                               | September 10, 2020                   | October 16, 2020                       | 0% 0 days  | 1 days                 | 10 days              |                    | (              |                |
| 725                        | Lowering precast box culvert (7 cells)  | 44 days             | 44 days               | NA                    | NA                               | October 6, 2020                      | November 26, 2020                             | October 17, 2020                     | December 8, 2020                       | 0% 0 days  | 2 days                 | 10 days              |                    | (              |                |
| 726                        | Remove struts and backfilling   | 26 days             | 26 days               | NA                    | NA                               | November 27, 2020                    | December 29, 2020                             | December 9, 2020                     | January 11, 2021                       | 0% 0 days  | 1 days                 | 10 days              |                    | (              |                |
| 727                        | Part 1 - CHB.5-30 (25m)   | 117 days            | 117 days              | NA                    | NA                               | December 30, 2020                    | May 25, 2021                                  | January 12, 2021                     | June 1, 2021                           | 0% 6 days  |                        | 6 days               |                    | (              |                |
| 728                        | Temporary ELS & Excavation  | 31 days             | 31 days               | NA                    | NA                               | December 30, 2020                    | February 4, 2021                              | January 12, 2021                     | February 19, 2021                      | 0% 0 days  | 1 days                 | 10 days              |                    | (              |                |
| 729                        | Trim formation layer  | 26 days             | 26 days               | NA                    | NA                               | February 5, 2021                     | March 10, 2021                                | February 20, 2021                    | March 22, 2021                         | 0% 0 days  | 1 days                 | 10 days              |                    | (              |                |
| 730                        | Lowering precast box culvert (3 cells)  | 40 days             | 40 days               | NA                    | NA                               | March 11, 2021                       | April 29, 2021                                | March 23, 2021                       | May 12, 2021                           | 0% 4 days  |                        | 10 days              |                    | (              |                |
| 731                        | Remove struts and backfilling   | 16 days             | 16 days               | NA                    | NA                               | May 6, 2021                          | May 25, 2021                                  | May 13, 2021                         | June 1, 2021                           | 0% 0 days  | 1 days                 | 6 days               |                    | (              |                |
| 732                        | Planned Completion for Section 2  | 1 day               | 1 day                 | NA                    | NA                               | May 26, 2021                         | May 26, 2021                                  | June 2, 2021                         | June 2, 2021                           | 0% 0 days  | 0 days                 | 6 days               |                    | (              |                |
| 733                        | Section 3   | 408 days            | 408 days              | NA                    | NA                               | June 16, 2020                        |   | June 20, 2020                        | May 29, 2024                           | 0% 4 days  |                        | 4 days               | _                  |                |                |
| 734                        | Part 2C - Lift LT3 & LT4  | 291 days            | 291 days              | NA                    | NA                               | June 16, 2020                        | June 8, 2021                                  | June 20, 2020                        | May 29, 2024                           | 0% 4 days  |                        | 4 days               | -                  |                |                |
| 735                        | Mobilization of plant and materials   | 22 days             | 22 days               | NA                    | NA                               | June 16, 2020                        | July 13, 2020                                 | June 20, 2020                        | July 17, 2020                          | 0% 0 days  |                        | 4 days               | -                  |                | Mo<br>Mo       |
| 736                        | Foundation Construction   | 49 days             | 49 days               | NA                    | NA                               | July 14, 2020                        | September 8, 2020                             |                                      | September 12, 2020                     | · ·  |                        | 4 days               | _                  |                |                |
| 737                        | Slab and shaft  | 33 days             | 33 days               | NA                    | NA                               | September 9, 2020                    |   | September 14, 2020                   |  | 0% 0 days  | 1 days                 | 4 days               | _                  |                |                |
| 738                        | E & M installation  | 65 days             | 65 days               | NA                    | NA                               |                                      | May 13, 2021                                  | February 27, 2021                    |  | 0% 0 days  |                        | 4 days               | -                  |                |                |
| 739                        | Lift installation (LT3 & LT4)   | 101 days            | 101 days              | NA                    | NA                               | October 20, 2020                     |   | October 24, 2020                     | February 26, 2021                      |  |                        | 4 days               |                    | (              |                |
| 740                        | CLP Meter Installation  | 0 days              | 0 days                | NA                    | NA                               | February 1, 2021                     |   | May 29, 2024                         |  | 0% 1214 d.                                       |                        | 1214 d               | <mark> </mark>     | (              |                |
| 741                        | EMSD Submission Form 5 for Lift Inspection  | 0 days              | 0 days                | NA                    | NA                               | March 1, 2021                        | March 1, 2021                                 | October 5, 2021                      |  | 0% 0 days  |                        | 218 days             |                    | (              |                |
| 742<br>743                 | EMSD Lift Inspection Issuance of Lift Use Permit  | 0 days<br>0 days    | 0 days<br>0 days      | NA<br>NA              | NA<br>NA                         | March 14, 2021<br>March 29, 2021     | March 14, 2021<br>March 29, 2021              | October 19, 2021<br>November 2, 2021 | October 19, 2021<br>November 2, 2021   |  | 1C                     | 218 days<br>218 days |                    | (              |                |
| 745                        | Testing & commissioning   | 21 days             | 21 days               | NA                    | NA                               | May 14, 2021                         | June 8, 2021                                  | May 20, 2021                         | June 12, 2021                          | 0% 213 day                                       |                        | 4 days               | 4                  | (              |                |
| 745                        | Footpath  | 27 days             | 27 days               | NA                    | NA                               | June 9, 2021                         | July 12, 2021                                 | June 15, 2021                        | July 16, 2021                          | 0% 0 days  |                        | 4 days               | _                  | (              |                |
| 746                        | Open Space within Part 2C   | 90 days             | 90 days               | NA                    | NA                               | July 13, 2021                        | October 28, 2021                              | July 17, 2021                        | November 2, 2021                       |  | 4 days                 | 4 days               | -                  | (              |                |
| 747                        | Planned Completion for Section 3  | 0 days              | 0 days                | NA                    | NA                               | October 28, 2021                     | October 28, 2021                              | November 2, 2021                     | November 2, 2021                       |  |                        | 4 days               | -                  | (              |                |
| 748                        | Section 4 (Subject to Excision)   | 185 days            | 185 days              | NA                    | NA                               | October 3, 2022                      | May 17, 2023                                  | October 15, 2022                     | May 30, 2023                           | 0% 10 days                                       |                        | 10 days              | -                  | (              |                |
| 749                        | Part 2E - Abandon of existing DCS   | 185 days            | 185 days              | NA                    | NA                               | October 3, 2022                      | May 17, 2023                                  | October 15, 2022                     | May 30, 2023                           | 0% 0 days  |                        | 10 days              | -                  | (              |                |
| 750                        | Planned Completion for Section 4  | ,<br>0 days         | ,<br>0 days           | NA                    | NA                               | May 17, 2023                         | May 17, 2023                                  | May 30, 2023                         | May 30, 2023                           | 0% 0 days  |                        | 10 days              | -                  | (              |                |
| 751                        | Section 5   | 303 days            | 303 days              | NA                    | NA                               | June 20, 2020                        | June 28, 2021                                 | June 27, 2020                        | July 5, 2021                           | 0% 5 days  |                        | 5 days               | -                  | (              |                |
| 752                        | Noise barrier fronting to 4B5 at Rd D3A & Bus Lay By ~120m                                  | 303 days            | 303 days              | NA                    | NA                               | June 20, 2020                        | June 28, 2021                                 | June 27, 2020                        | July 5, 2021                           | 0% 5 days  |                        | 5 days               |                    |                |                |
| 753                        | ELS & Excavation  | 33 days             | 33 days               | NA                    | NA                               | June 20, 2020                        | July 30, 2020                                 | June 27, 2020                        | August 5, 2020                         | 0% 0 days  | 2 days                 | 5 days               | -                  |                | EL:            |
| 754                        | Noise barrier foundation  | 94 days             | 94 days               | NA                    | NA                               | July 31, 2020                        | November 20, 2020                             | ) August 6, 2020                     | November 26, 2020                      | 0% 0 days  | 4 days                 | 5 days               |                    | (              |                |
| 755                        | Frame & Panel installation (Night Work)   | 176 days            | 176 days              | NA                    | NA                               | November 21, 2020                    | ) June 28, 2021                               | November 27, 2020                    | July 5, 2021                           | 0% 0 days  | 8 days                 | 5 days               |                    | (              |                |
| 756                        | Planned Completion for Section 5  | 0 days              | 0 days                | NA                    | NA                               | June 28, 2021                        | June 28, 2021                                 | July 5, 2021                         | July 5, 2021                           | 0% 0 days  | 0 days                 | 5 days               |                    | (              |                |
| 757                        | Section 6   | 1202 days           | 1198.4 days           | May 16, 2019          | NA                               | May 16, 2019                         | May 30, 2023                                  | May 16, 2019                         | May 29, 2024                           | 0% 297 day                                       | rs                     | 297 days             | \$ <b>  </b>       |                |                |
| 758                        | Fencing (15m/d) & Hoarding Erection (10m/d)   | 919 days            | 919 days              | NA                    | NA                               | October 8, 2019                      | November 8, 2022                              | ļ                                    | May 29, 2024                           | 0% 28 days                                       |                        | 28 days              |                    |                |                |
| 759                        | Fencing - Part 1 (~768m)  | 51 days             | 51 days               | NA                    | NA                               | October 21, 2019                     | December 18, 2019                             |                                      |  |  | 1 day                  | 17 days              | -                  |                | ing - Part 1   |
| 760                        | Hoarding - Part 1 (~57m)  | 6 days              | 6 days                | NA                    | NA                               |                                      | November 25, 2019                             |                                      |  |  | 0 days                 | 37 days              | <u> </u>  • ,      | Heard          | ling Part 1    |
| 761                        | Fencing - Part 2A (~458m) - 4 team  | 12 days             | 12 days               | NA                    | NA                               | June 2, 2020                         | June 15, 2020                                 | June 12, 2020                        |  | 0% 4 days  |                        | 9 days               |                    |                | Fenci          |
| 762                        | Hoarding - Part 2A (~379m) - 4 team   | 12 days             | 12 days               | NA                    | NA                               | June 2, 2020                         | June 15, 2020                                 | June 12, 2020                        |  |  | 1 days                 | 9 days               |                    |                | <b>T</b> Hoar  |
| 763                        | Fencing - Part 2B (~132m)   | 9 days              | 9 days                | NA                    | NA                               |                                      | February 10, 2021                             |                                      |  |  | s 0 days               | 404 days             |                    |                | <b>Y</b> Hoard |
| 764                        | Hoarding - Part 2C (~106m)  | 9 days              | 9 days                | NA                    | NA                               | June 2, 2020<br>October 3, 2022      |   | June 10, 2020                        |  |  | 1 days                 | 7 days               | 4                  |                | Floard         |
| 765                        | Hoarding - Part 2E (~37m)<br>Fencing - Part 3A (~326m)                                      | 4 days<br>22 days   | 4 days<br>22 days     | NA                    | NA                               | October 3, 2022<br>October 14, 2022  | October 7, 2022<br>November 8, 2022           | January 27, 2023                     |  | 0% 0 days<br>0% 0 days                           | 0 days<br>0.5 days     | 95 days<br>95 days   | -                  |                |                |
| 766                        |   |                     |                       | NA                    |                                  |                                      |   |                                      |  |  |                        |                      | -                  | Eencir         | ng - Part 3D   |
| 767<br>768                 | Fencing - Part 3D (~29m)<br>Fencing - Part 3E (~23m)  | 2 days<br>2 days    | 2 days<br>2 days      | NA                    | NA                               | December 2, 2019<br>December 7, 2019 | December 3, 2019<br>December 9, 2019          | • •                                  | • •                                    |  | 0 days<br>0 days       | 40 days<br>80 days   | -                  |                | ng - Part 3E   |
| 768                        | Fencing - Part 3E (~23m)<br>Fencing - Part 3F (~62m)  | 2 days<br>5 days    | 2 days<br>5 days      | NA                    | NA                               | October 8, 2022                      | October 13, 2022                              |                                      |  | 0% 70 days                                       |                        | 95 days              | -                  |                |                |
| 770                        | Fencing - Part 3G (~69m)  | 5 days              | 5 days                | NA                    | NA                               | December 2, 2019                     | December 6, 2019                              |                                      |  | 0% 0 days  |                        | 80 days              | -                  | Fencir         | ng - Part 3G   |
| 771                        | Fencing - Part 3I (~19m)  | 2 days              | 2 days                | NA                    | NA                               | December 2, 2019                     |   |                                      |  | 0% 3 days  |                        | 83 days              | -                  |                | ng - Part 3I   |
| 772                        | Fencing - Part 4 (~180m)  | 12 days             | 12 days               | NA                    | NA                               | March 5, 2021                        |   | June 9, 2021                         | June 23, 2021                          |  | 0 days                 | 77 days              | -                  |                |                |
| 773                        | Fencing - Part 6A (~19m)  | 2 days              | 2 days                | NA                    | NA                               | November 1, 2019                     |   |                                      |  | 0% 0 days  |                        | 1355 d               |                    | Fencina        | ) - Part 6A (· |
| 774                        | Fencing - Part 6B (~23m)  | 2 days              | 2 days                | NA                    | NA                               | November 4, 2019                     | November 5, 2019                              | - · · ·                              |  |  | . 0 days               | 1355 d               |                    | Π <b>Π</b> Ι - | y - Part 6B (  |
| 775                        | Hoarding - WA1 (~300m)  | 21 days             | 21 days               | NA                    | NA                               | October 8, 2019                      |   | April 29, 2024                       |  |  | 0.5 days               | 1355 d               |                    | -              | ng - WA1 (~    |
| 776                        | Fencing (15m/d) & Hoarding Erection (10m/d) - Upon Works                                    |                     | 95 days               | NA                    | NA                               | April 29, 2022                       |   | July 25, 2022                        | November 15, 2022                      |  |                        | 72 days              |                    |                |                |
|                            | Completion  | 05 days             | 05 days               | ΝΔ                    | NA                               | April 20, 2022                       | August 10, 2022                               | luby 25, 2022                        | November 15, 2022                      | 0% 0.4   | 1 day                  | 72 4                 | _                  |                |                |
| 777                        | Fencing - ~1437m  | 95 days             | 95 days               | NA                    | NA                               | April 29, 2022                       | August 19, 2022                               | July 25, 2022                        | November 15, 2022                      |  |                        | 72 days              |                    |                |                |
| 778                        | Hoarding - ~260m  | 26 days<br>136 days | 26 days               | NA<br>August 16, 2019 | NA<br>NA                         | April 29, 2022<br>August 16, 2019    | May 28, 2022                                  | October 17, 2022<br>August 16, 2019  | November 15, 2022<br>May 13, 2020      |  | 0.5 days               | 141 days<br>82 days  |                    | <u>п</u>       | emolition V    |
|                            | Demolition Work - Extg Fire Service Station   | 130 uays            | 117.24 days           | August 10, 2019       | NA .                             | August 10, 2019                      | January 31, 2020                              | August 10, 2019                      | 141ay 15, 2020                         | 0% 82 days                                       | <u> </u>               | oz udys              |                    |                |                |
|                            |   |                     |                       |                       |                                  |                                      |   |                                      |  |  |                        |                      |                    |                |                |
| 779<br>tle: Revis          | Seed Programme- Critical Task   |                     |                       | anual Task            | Duration                         | -                                    | Baseline Milestone <                          |                                      | -                                      | External Task                                    |                        |                      | Inactive Milestone | Þ              | Baseline Summ  |
| 779<br>tle: Revis<br>ED/20 | te as of 22-Sep-19<br>Critical Progress Critical Split Split<br>Critical Progress Task Prog |                     | St                    |                       | Duratior<br>Baseline<br>Baseline |                                      | Baseline Milestone Milestone Summary Progress | Man                                  | mary ual Summary control Summary       | External Task<br>External Miles<br>Inactive Task |                        |                      | Inactive Milestone |                | Baseline Sumn  |




| T    | ask Name  | Duration   | Remaining<br>Duration   | Actual Start  | Actual Finish   | Plan Start   | Plan Finish   | Late Start   | Late Finish   | Physical<br>%<br>Complet   | Slack   | Time Risk<br>Allowances<br>(TRA)  |   | 2019<br>H1     | 1        | 2020<br>H2 H |              |
|------|---|--|---|---|---|--|---|--|---|--|---|---|---|----------------|----------|--------------|--------------|
| 0    | Asbesto Survey (PS Cl. 2.04(9))   | 8 days   | 0 days  | August 16, 2019   | August 23, 2019   | August 16, 2019  | August 23, 2019   | August 16, 2019  | August 23, 2019   | 100%   |   | 0 days  | 0 days  | HI             | Sun Sept |              | 1⊥<br>vey (P |
| 1    | Demolish of abandoned Fire Service Station  | 50 days  | 50 days   | NA  | NA  | November 28, 2019  | January 31, 2020  | March 10, 2020   | May 13, 2020  | 0%   | 65 days   | 1 day   | 82 days   |                |          |              | emolis       |
| 2    | Ground Investigation  | 50 days  | 50 days   | NA  | NA  | November 26, 2019  | 9 January 29, 2020  | May 11, 2020   | July 9, 2020  | 0%   | 131 days  |   | 131 days  |                | F        |              | round        |
| 3    | GI Work   | 50 days  | 50 days   | NA  | NA  | November 26, 2019  |   | May 11, 2020   | July 9, 2020  | 0%   | 131 days  | 0.5 days  | 131 days  |                | -        | - GI         | Work         |
| 4    | Rising Main   | 765 days   | 765 days  | NA  | NA  | July 10, 2020  | -   | July 10, 2020  | May 30, 2023  | <b>0%</b>  | 0 days  | 7 dava  | 0 days  |                |          |              |              |
| 5    | Part 1 - CHA660-1097.77 - 2x160mm dia (~438m)   | 146 days   | 146 days  | NA  | NA  | July 10, 2020  | January 2, 2021   | July 10, 2020  | January 2, 2021   | 0%   | 0 days  | 7 days  | 0 days  |                |          |              |              |
| 6    | Part 9A - CHA32-71 - 2x160mm dia (~39m) (KD5)   | 211 days   | 211 days  | NA  | NA  | January 4, 2021  | September 17, 202   | 1 January 4, 2021  | September 17, 2021  | 1 0%   | 0 days  | 30 days   | 0 days  |                |          |              |              |
| _    |   |  |   |   |   |  | C 1 1 17 000  |  |   | 001  |   | 20.1  |   |                |          |              |              |
| 7    | -   | 211 days   | 211 days  | NA  | NA  | January 4, 2021  | September 17, 202   |  | November 23, 2021   |  | 49 days   |   | 54 days   |                |          |              |              |
| 8    | Part 3B - CHA418-443 - 2x160mm dia (~25m) (KD7)   | 365 days   | 365 days  | NA  | NA  | March 5, 2021  | May 27, 2022  | March 11, 2021   | June 2, 2022  | 0%   | 0 days  | 50 days   | 5 days  |                |          |              |              |
| 9    | Part 9 - CHA0-363 & 71-363 - 2x160mm dia. (~324m) (KD4)   | 126 days   | 126 days  | NA  | NA  | August 31, 2021  | January 31, 2022  | August 31, 2021  | January 31, 2022  | 0%   | 0 days  | 15 day  | 0 days  |                |          |              |              |
|      |   |  |   |   |   |  |   |  |   |  |   |   |   |                |          |              |              |
| )    | Part 8 - CHA363-418&443-452 - 2x160mm dia (~64m)  | 150 days   | 150 days  | NA  | NA  | February 4, 2022   | August 4, 2022  | September 2, 2022  | March 3, 2023   | 0%   | 79 days   | 0 days  | 174 days  |                |          |              |              |
|      | Part 3A - CH452-660 - 2x160mm dia (~208m)   | 69 days  | 69 days   | NA  | NA  | November 9, 2022   | February 1, 2023  | March 4, 2023  | May 30, 2023  | 0%   | 0 days  | 1 day   | 95 days   |                |          |              |              |
| 2    | Allow Access for EMSD third District Cooling System   | 0 days   | 0 days  | NA  | NA  | February 1, 2023   | February 1, 2023  | May 30, 2023   | May 30, 2023  | 0%   | 118 days  |   | 118 days  |                |          |              |              |
|      | Contractor for DCS Pipeline Laying at Parts 3A, 3B, 8, 9 and  |  |   |   |   |  |   |  |   |  |   |   |   |                |          |              |              |
| ;    | 9A<br>Underground Drainage  | 416 days   | 416 days  | NA  | NA  | February 16, 2021  | July 11 2022  | March 5, 2021  | September 24, 20  | 0%   | 15 days   |   | 15 days   |                |          |              |              |
| ,    | Procurement of Stormwater Drainage Pipes  | 90 days  | 90 days   | NA  | NA  | February 16, 2021  | • •   | March 5, 2021  | June 2, 2021  | 0%   | 0 days  |   | 17 days   |                |          |              |              |
|      | Stormwater Drainage   | 308 days   | 308 days  | NA  | NA  | May 17, 2021   | May 28, 2022  | June 3, 2021   | September 24, 20  |  | 14 days   |   | 14 days   |                |          |              |              |
|      | CH1000 - CH1087 (~92.5m, 2 M/H)   | 16 days  | 16 days   | NA  | NA  | • •  | •   | November 24, 2021  |   |  | 0 days  |   | 0 days  |                |          |              |              |
| +    | CH1087 - CH1087 ( ~210m, 9 M/H)   | 24 days  | 24 days   | NA  | NA  | June 3, 2021   | July 2, 2021  | June 3, 2021   | July 2, 2021  | 0%   |   | 1 days  | 0 days  |                |          |              |              |
| -    | CH1189.4 - CH1394 (~167m, 3 MH) - Bridge D3   | 24 days  | 24 days   | NA  | NA  | May 29, 2021   | June 26, 2021   | September 11, 2021   |   |  | 18 days   |   | 88 days   |                |          |              |              |
|      |   |  |   |   |   |  |   |  |   |  |   |   |   |                |          |              |              |
|      | CH1394 - CH1444.7 (~40m, 3 M/H) - S. Ramp   | 21 days  | 21 days   | NA  | NA  | July 20, 2021  | August 12, 2021   | October 12, 2021   | November 5, 2021  | 0%   | 70 days   | 0 days  | 70 days   |                |          |              |              |
|      | CH1444.7 - CH1560 (~222m, 10 M/H) - Rd D3   | 35 days  | 35 days   | NA  | NA  | May 20, 2021   | June 30, 2021   | October 25, 2021   | December 3, 2021  | 0%   | 130 days  | 0.5 days  | 130 days  |                |          |              |              |
|      | CH1560 - CH1720 (~239m, 8 M/H) - N.D. Rd  | 14 days  | 14 days   | NA  | NA  | May 17, 2021   | June 2, 2021  | April 19, 2022   | May 4, 2022   | 0%   | 0 days  |   | 273 days  |                |          |              |              |
|      | CH1720 - CH1920 (~450.7m, 13 M/H) Underpass   | 90 days  | 90 days   | NA  | NA  | June 3, 2021   | September 17, 202   | 1 May 5, 2022  | August 19, 2022   | 0%   | 0 days  | 1 day   | 273 days  |                |          |              |              |
| -    | CH1920 - CH2000 (~160m, 6 M/H) S.D. Rd  | 14 days  | 14 days   | NA  | NA  | September 18, 202  | 1 October 6. 2021   | August 20, 2022  | September 5, 2022   | 0%   | 0 days  | 0 days  | 273 days  |                |          |              |              |
| 1    | CH2000 - CH2060 (~84m, 2 M/H) - S.D. Rd   | ,<br>14 days   | 14 days   | NA  | NA  | October 7, 2021  | October 23, 2021  | September 6, 2022  | September 22, 2022  |  |   | ,<br>0 days   | ,<br>273 days   |                |          |              |              |
|      | CH2060 - CH2118.93 (~50.7m, 2 M/H) - Rd D3  | 14 days  | 14 days   | NA  | NA  | June 19, 2021  | July 6, 2021  | September 8, 2022  | September 24, 2022  | 2 0%   | 0 days  | 0 days  | 366 days  |                |          |              |              |
|      | CH100 - CH147 (~169m, 5 M/H) - L12 Road   | ,<br>35 days   | ,<br>35 days  | NA  | NA  | April 19, 2022   | May 28, 2022  | June 25, 2022  |   | 0%   |   |   | ,<br>57 days  |                |          |              |              |
| ,    | Open Space & Promenade (~457m, 11 M/H)  | 70 days  | 70 days   | NA  | NA  | January 19, 2022   | April 14, 2022  | March 30, 2022   | June 24, 2022   | 0%   | 0 days  | 1 day   | 57 days   |                |          |              |              |
| 3    | Sewerage Drainage   | 392 days   | 392 days  | NA  | NA  | March 16, 2021   | July 11, 2022   | April 4, 2021  | September 16, 20  | . 0%   | 15 days   |   | 15 days   |                |          |              |              |
|      | Procurement of Sewerage Pipes   | 90 days  | 90 days   | NA  | NA  | March 16, 2021   | June 13, 2021   | April 4, 2021  | July 2, 2021  | 0%   | 19 days   |   | 19 days   |                |          |              |              |
|      | CH1000 - CH1087 (~68m, 3 M/H)   | 18 days  | 18 days   | NA  | NA  | November 22, 2021  | December 11, 2021   | November 22, 2021  | December 11, 2021   | 0%   | 0 days  | 1 days  | 0 days  |                |          |              |              |
|      | CH1087 - CH1189.4 (~47m, 1 no M/H)  | 12 days  | 12 days   | NA  | NA  | July 3, 2021   | July 16, 2021   | July 3, 2021   | July 16, 2021   | 0%   | 0 days  | 1 days  | 0 days  |                |          |              |              |
|      | CH100 - CH147 (~156m, 6 M/H) - L12 Road   | 35 days  | 35 days   | NA  | NA  | May 30, 2022   | July 11, 2022   | August 6, 2022   | September 16, 2022  | 2 0%   | 0 days  | 0.5 days  | 57 days   |                |          |              |              |
|      | Underground Watermain   | 392 days   | 392 days  | NA  | NA  | May 29, 2021   | September 19, 20  | . July 16, 2021  | October 14, 2022  | 0%   | 20 days   |   | 20 days   |                |          |              |              |
|      | Fresh Watermain   | 310 days   | 310 days  | NA  | NA  | May 29, 2021   | June 13, 2022   | July 17, 2021  | September 22, 20  | . 0%   | 40 days   |   | 40 days   |                |          |              |              |
|      | CH1000 - CH1087 (~191m) Rd D3   | 20 days  | 20 days   | NA  | NA  | August 31, 2021  | September 23, 202   | 1 August 31, 2021  | September 23, 2021  | 1 0%   | 0 days  | 1 days  | 0 days  |                |          |              |              |
|      | CH1087 - CH1189.4 (~212m) - N. Ramp   | 4 days   | 4 days  | NA  | NA  | July 17, 2021  | July 21, 2021   | July 17, 2021  | July 21, 2021   | 0%   | 0 days  | 0 days  | 0 days  |                |          |              |              |
|      | CH1189.4 - CH1394 (~409.2m) - Bridge D3   | 40 days  | 40 days   | NA  | NA  | May 29, 2021   | July 16, 2021   | August 21, 2021  |   | 0%   |   |   | 70 days   |                |          |              |              |
|      | CH1394 - CH1444.7 (~101.4m) - S. Ramp   | 10 days  | 10 days   | NA  | NA  | June 1, 2021   | June 11, 2021   | October 9, 2021  | October 21, 2021  |  |   |   | 108 days  |                |          |              |              |
| _    | CH1444.7 - CH1560 (~165m) - Rd D3   | 18 days  | 18 days   | NA  | NA  | June 25, 2021  | July 16, 2021   | October 19, 2021   | November 8, 2021  |  |   | 0 days  | 95 days   |                |          |              |              |
| _    |   | 2 days   | 2 days  | NA  | NA  |  |   | 1 September 19, 2022   |   |  |   | 0 days  | 297 days  |                |          |              |              |
| _    |   | 2 days   | 2 days  | NA  | NA  | July 2, 2021   | July 3, 2021  | •  | September 22, 2022  |  | 69 days   |   | 366 days  |                |          |              |              |
| - I. | CH100 - CH147 (~280m) - L12 Road  | 28 days  | 28 days   | NA  | NA  | May 11, 2022   | June 13, 2022   | July 5, 2022   |   | 0%   |   |   | 45 days   |                |          |              |              |
| +    | Open Space & Promenade (~1,093m)  | 110 days   | 110 days  | NA<br>NA  | NA  | December 22, 2021<br>June 1, 2021  | May 10, 2022<br>September 19, 20  | January 18, 2022   | June 2, 2022<br>October 14, 2022  | 0%<br>0%   | 0 days<br>20 days   | 1 day   | 20 days   |                |          |              |              |
|      | Salt Watermain  | 390 days   | 390 days  | NA  | NA  | August 31, 2021  | September 19, 20<br>September 16, 202   | • •  | September 16, 2021  |  |   | 1 days  | 20 days<br>0 days   |                |          |              |              |
|      | Salt Watermain  | 15 days  |   | INA   | NA .  |  | July 26, 2021   | July 22, 2021  | July 26, 2021   | 0%   |   | 0 days  | 0 days  |                |          |              |              |
|      | CH1000 - CH1087 (~157m) Rd D3   | 15 days  | 15 days   | ΝΔ  | NA  | July 22 2021   |   | July 22, 2021  |   |  |   |   | 70 days   |                |          |              |              |
|      | CH1000 - CH1087 (~157m) Rd D3<br>CH1087 - CH1189.4 (~218m) - N. Ramp  | 4 days   | 4 days  | NA  | NA  | July 22, 2021<br>June 1, 2021  |   | August 24 2021   | October 11 2021   |  |   |   |   |                |          |              |              |
|      | CH1000 - CH1087 (~157m) Rd D3<br>CH1087 - CH1189.4 (~218m) - N. Ramp<br>CH1189.4 - CH1394 (~409.2m) - Bridge D3   | 4 days<br>40 days  | 4 days<br>40 days   | NA  | NA  | June 1, 2021   | July 19, 2021   | August 24, 2021<br>October 22, 2021  | October 11, 2021<br>November 2, 2021  |  |   |   |   |                |          |              |              |
|      | CH1000 - CH1087 (~157m) Rd D3<br>CH1087 - CH1189.4 (~218m) - N. Ramp<br>CH1189.4 - CH1394 (~409.2m) - Bridge D3<br>CH1394 - CH1444.7 (~101.4m) - S. Ramp  | 4 days<br>40 days<br>10 days   | 4 days<br>40 days<br>10 days  | NA<br>NA  | NA<br>NA  | June 1, 2021<br>June 12, 2021  | July 19, 2021<br>June 24, 2021  | October 22, 2021   | November 2, 2021  | 0%   | 0 days  | 0 days  | 108 days  |                |          | 1            |              |
|      | CH1000 - CH1087 (~157m) Rd D3<br>CH1087 - CH1189.4 (~218m) - N. Ramp<br>CH1189.4 - CH1394 (~409.2m) - Bridge D3<br>CH1394 - CH1444.7 (~101.4m) - S. Ramp<br>CH1444.7 - CH1560 (~165m) - Rd D3   | 4 days<br>40 days<br>10 days<br>18 days  | 4 days<br>40 days<br>10 days<br>18 days   | NA<br>NA<br>NA  | NA<br>NA<br>NA  | June 1, 2021<br>June 12, 2021<br>July 17, 2021   | July 19, 2021<br>June 24, 2021<br>August 6, 2021  | October 22, 2021<br>November 9, 2021   | November 2, 2021<br>November 29, 2021   | 0%<br>0%   | 0 days<br>0 days  | 0 days<br>0 days  | 108 days<br>95 days   | -              |          |              |              |
|      | CH1000 - CH1087 (~157m) Rd D3<br>CH1087 - CH1189.4 (~218m) - N. Ramp<br>CH1189.4 - CH1394 (~409.2m) - Bridge D3<br>CH1394 - CH1444.7 (~101.4m) - S. Ramp<br>CH1444.7 - CH1560 (~165m) - Rd D3<br>CH1720 - CH1920 (~25m) - Underpass   | 4 days<br>40 days<br>10 days<br>18 days<br>2 days  | 4 days<br>40 days<br>10 days<br>18 days<br>2 days   | NA<br>NA  | NA<br>NA<br>NA<br>NA  | June 1, 2021<br>June 12, 2021<br>July 17, 2021<br>September 21, 202  | July 19, 2021<br>June 24, 2021<br>August 6, 2021<br>1 September 23, 202   | October 22, 2021<br>November 9, 2021<br>September 21, 2022   | November 2, 2021<br>November 29, 2021<br>September 22, 2022   | 0%<br>0%<br>2 0%   | 0 days<br>0 days<br>0 days  | 0 days<br>0 days<br>0 days  | 108 days<br>95 days<br>297 days   | -              |          |              |              |
|      | CH1000 - CH1087 (~157m) Rd D3<br>CH1087 - CH1189.4 (~218m) - N. Ramp<br>CH1189.4 - CH1394 (~409.2m) - Bridge D3<br>CH1394 - CH1444.7 (~101.4m) - S. Ramp<br>CH1444.7 - CH1560 (~165m) - Rd D3<br>CH1720 - CH1920 (~25m) - Underpass   | 4 days<br>40 days<br>10 days<br>18 days<br>2 days<br>2 days  | 4 days<br>40 days<br>10 days<br>18 days<br>2 days<br>2 days   | NA<br>NA<br>NA  | NA<br>NA<br>NA  | June 1, 2021<br>June 12, 2021<br>July 17, 2021<br>September 21, 202<br>September 24, 202   | July 19, 2021<br>June 24, 2021<br>August 6, 2021<br>1 September 23, 202<br>1 September 25, 202  | October 22, 2021<br>November 9, 2021<br>1 September 21, 2022<br>1 September 23, 2022   | November 2, 2021<br>November 29, 2021<br>September 22, 2022<br>September 24, 2022   | 0%<br>0%<br>2 0%<br>2 0%   | 0 days<br>0 days<br>0 days<br>24 days   | 0 days<br>0 days<br>0 days<br>0 days  | 108 days<br>95 days<br>297 days<br>297 days   | -              |          |              |              |
|      | CH1000 - CH1087 (~157m) Rd D3         CH1087 - CH1189.4 (~218m) - N. Ramp         CH1189.4 - CH1394 (~409.2m) - Bridge D3         CH1394 - CH1394 (~101.4m) - S. Ramp         CH1444.7 - CH1560 (~165m) - Rd D3         CH1720 - CH1920 (~25m) - Underpass         CH2060 - CH2118.93 (~47m) - Rd D3  | 4 days<br>40 days<br>10 days<br>18 days<br>2 days  | 4 days<br>40 days<br>10 days<br>18 days<br>2 days   | NA<br>NA<br>NA<br>NA  | NA<br>NA<br>NA<br>NA<br>NA  | June 1, 2021<br>June 12, 2021<br>July 17, 2021<br>September 21, 202  | July 19, 2021<br>June 24, 2021<br>August 6, 2021<br>1 September 23, 202   | October 22, 2021<br>November 9, 2021<br>September 21, 2022<br>September 23, 2022<br>August 6, 2022   | November 2, 2021<br>November 29, 2021<br>September 22, 2022   | 0%<br>0%<br>2 0%<br>2 0%<br>2 0%   | 0 days<br>0 days<br>0 days<br>24 days   | 0 days<br>0 days<br>0 days<br>0 days<br>0.5 days  | 108 days<br>95 days<br>297 days   |                |          |              |              |
|      | CH1000 - CH1087 (~157m) Rd D3         CH1087 - CH1189.4 (~218m) - N. Ramp         CH1189.4 - CH1394 (~409.2m) - Bridge D3         CH1394 - CH1394 (~101.4m) - S. Ramp         CH1444.7 - CH1560 (~165m) - Rd D3         CH1720 - CH1920 (~25m) - Underpass         CH2060 - CH2118.93 (~47m) - Rd D3         CH100 - CH147 (~455m) - L12 Road   | 4 days<br>40 days<br>10 days<br>18 days<br>2 days<br>2 days<br>45 days   | 4 days<br>40 days<br>10 days<br>18 days<br>2 days<br>2 days<br>45 days  | NA<br>NA<br>NA<br>NA<br>NA  | NA<br>NA<br>NA<br>NA<br>NA  | June 1, 2021<br>June 12, 2021<br>July 17, 2021<br>September 21, 202<br>September 24, 202<br>June 14, 2022  | July 19, 2021<br>June 24, 2021<br>August 6, 2021<br>1 September 23, 2022<br>August 5, 2022<br>September 19, 2022  | October 22, 2021<br>November 9, 2021<br>September 21, 2022<br>September 23, 2022<br>August 6, 2022   | November 2, 2021<br>November 29, 2021<br>September 22, 2022<br>September 24, 2022<br>September 28, 2022   | 0%<br>0%<br>2 0%<br>2 0%<br>2 0%<br>0%                                     | 0 days<br>0 days<br>0 days<br>24 days<br>0 days   | 0 days<br>0 days<br>0 days<br>0 days<br>0.5 days  | 108 days<br>95 days<br>297 days<br>297 days<br>45 days<br>20 days   |                |          |              |              |
|      | CH1000 - CH1087 (~157m) Rd D3<br>CH1087 - CH1189.4 (~218m) - N. Ramp<br>CH1189.4 - CH1394 (~409.2m) - Bridge D3<br>CH1394 - CH1344.7 (~101.4m) - S. Ramp<br>CH1444.7 - CH1560 (~165m) - Rd D3<br>CH1720 - CH1920 (~25m) - Underpass<br>CH2060 - CH2118.93 (~47m) - Rd D3<br>CH100 - CH147 (~455m) - L12 Road<br>Open Space & Promenade (~1,093m)  | 4 days<br>40 days<br>10 days<br>18 days<br>2 days<br>2 days<br>45 days<br>110 days   | 4 days<br>40 days<br>10 days<br>2 days<br>2 days<br>45 days<br>110 days   | NA<br>NA<br>NA<br>NA<br>NA<br>NA  | NA<br>NA<br>NA<br>NA<br>NA<br>NA  | June 1, 2021         June 12, 2021         July 17, 2021         September 21, 202         September 24, 202         June 14, 2022         May 11, 2022         June 25, 2021  | July 19, 2021<br>June 24, 2021<br>August 6, 2021<br>September 23, 2022<br>September 25, 2022<br>September 19, 2022<br>August 10, 2022   | October 22, 2021<br>November 9, 2021<br>1 September 21, 2022<br>1 September 23, 2022<br>August 6, 2022<br>2 June 4, 2022   | November 2, 2021<br>November 29, 2021<br>September 22, 2022<br>September 24, 2022<br>September 28, 2022<br>October 14, 2022<br>October 5, 2022  | 0%<br>0%<br>20%<br>20%<br>20%<br>0%<br>0%                                  | 0 days<br>0 days<br>24 days<br>0 days<br>0 days<br>0 days<br>17 days  | 0 days<br>0 days<br>0 days<br>0 days<br>0 days<br>0.5 days<br>1 day   | 108 days<br>95 days<br>297 days<br>297 days<br>45 days  |                |          |              |              |
|      | CH1000 - CH1087 (~157m) Rd D3<br>CH1087 - CH1189.4 (~218m) - N. Ramp<br>CH1189.4 - CH1394 (~409.2m) - Bridge D3<br>CH1394 - CH1344.7 (~101.4m) - S. Ramp<br>CH1444.7 - CH1560 (~165m) - Rd D3<br>CH1720 - CH1920 (~25m) - Underpass<br>CH2060 - CH2118.93 (~47m) - Rd D3<br>CH100 - CH147 (~455m) - L12 Road<br>Open Space & Promenade (~1,093m)<br>Irrigation System   | 4 days<br>40 days<br>10 days<br>18 days<br>2 days<br>2 days<br>45 days<br>110 days<br><b>337 days</b>  | 4 days<br>40 days<br>10 days<br>2 days<br>2 days<br>45 days<br>110 days<br><b>337 days</b>  | NA<br>NA<br>NA<br>NA<br>NA<br>NA<br>NA<br>NA  | NA<br>NA<br>NA<br>NA<br>NA<br>NA<br>NA<br>NA                                      | June 1, 2021         June 12, 2021         July 17, 2021         September 21, 202         September 24, 202         June 14, 2022         May 11, 2022         June 25, 2021  | July 19, 2021<br>June 24, 2021<br>August 6, 2021<br>September 23, 2022<br>September 25, 2022<br>September 19, 2022<br>August 10, 2022   | October 22, 2021<br>November 9, 2021<br>September 21, 2022<br>September 23, 2022<br>August 6, 2022<br>June 4, 2022<br>July 16, 2021  | November 2, 2021<br>November 29, 2021<br>September 22, 2022<br>September 24, 2022<br>September 28, 2022<br>October 14, 2022<br>October 5, 2022  | 0%<br>0%<br>20%<br>20%<br>20%<br>0%<br>0%                                  | 0 days<br>0 days<br>24 days<br>0 days<br>0 days<br>0 days<br>17 days<br>0 days  | 0 days<br>0 days<br>0 days<br>0 days<br>0 days<br>0.5 days<br>1 day   | 108 days<br>95 days<br>297 days<br>297 days<br>45 days<br>20 days<br><b>17 days</b>   |                |          |              |              |
|      | CH1000 - CH1087 (~157m) Rd D3<br>CH1087 - CH1189.4 (~218m) - N. Ramp<br>CH1189.4 - CH1394 (~409.2m) - Bridge D3<br>CH1394 - CH1344.7 (~101.4m) - S. Ramp<br>CH1444.7 - CH1560 (~165m) - Rd D3<br>CH1720 - CH1920 (~25m) - Underpass<br>CH2060 - CH2118.93 (~47m) - Rd D3<br>CH100 - CH147 (~455m) - L12 Road<br>Open Space & Promenade (~1,093m)<br>Irrigation System<br>CH1000 - CH1087 (~87m) Rd D3<br>CH1007 - CH1189.4 (~205m) - N. Ramp  | 4 days<br>40 days<br>10 days<br>2 days<br>2 days<br>2 days<br>45 days<br>110 days<br><b>337 days</b><br>5 days                               | 4 days<br>40 days<br>10 days<br>2 days<br>2 days<br>45 days<br>110 days<br><b>337 days</b><br>5 days  | NA  | NA<br>NA<br>NA<br>NA<br>NA<br>NA<br>NA<br>NA                                      | June 1, 2021         June 12, 2021         July 17, 2021         September 21, 202         June 14, 2022         May 11, 2022         June 25, 2021         September 17, 202  | July 19, 2021<br>June 24, 2021<br>August 6, 2021<br>September 23, 2022<br>August 5, 2022<br>September 19, 2022<br>August 10, 2022<br>September 23, 2022   | October 22, 2021<br>November 9, 2021<br>September 21, 2022<br>September 23, 2022<br>August 6, 2022<br>June 4, 2022<br>July 16, 2021<br>September 17, 2021  | November 2, 2021<br>November 29, 2021<br>September 22, 2022<br>September 24, 2022<br>September 28, 2022<br>October 14, 2022<br>October 5, 2022<br>September 23, 2021  | 0%<br>0%<br>20%<br>20%<br>20%<br>0%<br>0%<br>0%                            | 0 days<br>0 days<br>24 days<br>0 days<br>0 days<br>0 days<br>17 days<br>0 days  | 0 days<br>0 days<br>0 days<br>0 days<br>0.5 days<br>1 day<br>0 days<br>0 days<br>0 days                                       | 108 days<br>95 days<br>297 days<br>45 days<br>20 days<br>17 days<br>0 days  |                |          |              |              |
|      | CH1000 - CH1087 (~157m) Rd D3<br>CH1087 - CH1189.4 (~218m) - N. Ramp<br>CH1189.4 - CH1394 (~409.2m) - Bridge D3<br>CH1394 - CH1444.7 (~101.4m) - S. Ramp<br>CH1444.7 - CH1560 (~165m) - Rd D3<br>CH1720 - CH1920 (~25m) - Underpass<br>CH2060 - CH2118.93 (~47m) - Rd D3<br>CH100 - CH147 (~455m) - L12 Road<br>Open Space & Promenade (~1,093m)<br>Irrigation System<br>CH1000 - CH1087 (~87m) Rd D3<br>CH1007 - CH1189.4 (~205m) - N. Ramp<br>CH1087 - CH1189.4 (~409.2m) - Bridge D3   | 4 days<br>40 days<br>10 days<br>2 days<br>2 days<br>2 days<br>45 days<br>110 days<br><b>337 days</b><br>5 days<br>9 days                     | 4 days<br>40 days<br>10 days<br>2 days<br>2 days<br>45 days<br>110 days<br><b>337 days</b><br>5 days<br>9 days  | NA  | NA<br>NA<br>NA<br>NA<br>NA<br>NA<br>NA<br>NA<br>NA                                | June 1, 2021         June 12, 2021         July 17, 2021         September 21, 202         June 14, 2022         June 14, 2022         June 25, 2021         September 17, 202         July 16, 2021   | July 19, 2021<br>June 24, 2021<br>August 6, 2021<br>September 23, 2022<br>August 5, 2022<br>September 19, 2022<br>August 10, 2022<br>September 23, 2022<br>July 26, 2021  | October 22, 2021<br>November 9, 2021<br>September 21, 2022<br>September 23, 2022<br>August 6, 2022<br>June 4, 2022<br>July 16, 2021  | November 2, 2021<br>November 29, 2021<br>September 22, 2022<br>September 24, 2022<br>September 28, 2022<br>October 14, 2022<br>October 14, 2022<br>September 23, 2021   | 0%<br>0%<br>20%<br>20%<br>20%<br>0%<br>0%<br>0%<br>0%                      | 0 days<br>0 days<br>24 days<br>0 days<br>0 days<br>0 days<br><b>17 days</b><br>0 days<br>0 days   | 0 days<br>0 days<br>0 days<br>0 days<br>0.5 days<br>1 day<br>0 days<br>0 days<br>0 days<br>0 days                             | 108 days<br>95 days<br>297 days<br>45 days<br>20 days<br>17 days<br>0 days  |                |          |              |              |
|      | CH1000 - CH1087 (~157m) Rd D3<br>CH1087 - CH1189.4 (~218m) - N. Ramp<br>CH1189.4 - CH1394 (~409.2m) - Bridge D3<br>CH1394 - CH1444.7 (~101.4m) - S. Ramp<br>CH1444.7 - CH1560 (~165m) - Rd D3<br>CH1720 - CH1920 (~25m) - Underpass<br>CH2060 - CH2118.93 (~47m) - Rd D3<br>CH100 - CH147 (~455m) - L12 Road<br>Open Space & Promenade (~1,093m)<br>Irrigation System<br>CH1000 - CH1087 (~87m) Rd D3<br>CH1007 - CH1189.4 (~205m) - N. Ramp<br>CH1087 - CH1189.4 (~409.2m) - Bridge D3   | 4 days<br>40 days<br>10 days<br>2 days<br>2 days<br>2 days<br>45 days<br>110 days<br><b>337 days</b><br>9 days<br>7 days                     | 4 days<br>40 days<br>10 days<br>2 days<br>2 days<br>45 days<br>110 days<br><b>337 days</b><br>5 days<br>9 days<br>7 days  | NA                           | NA<br>NA<br>NA<br>NA<br>NA<br>NA<br>NA<br>NA<br>NA<br>NA                          | June 1, 2021         June 12, 2021         July 17, 2021         September 21, 202         June 14, 2022         June 14, 2022         June 25, 2021         September 17, 202         July 16, 2021   | July 19, 2021<br>June 24, 2021<br>August 6, 2021<br>September 23, 2022<br>August 5, 2022<br>August 5, 2022<br>September 19, 2022<br>August 10, 2022<br>I September 23, 2022<br>July 26, 2021<br>July 3, 2021  | October 22, 2021<br>November 9, 2021<br>September 21, 2022<br>Suptember 23, 2022<br>June 4, 2022<br>June 4, 2022<br>July 16, 2021<br>July 16, 2021<br>October 4, 2021<br>November 3, 2021  | November 2, 2021<br>November 29, 2021<br>September 22, 2022<br>September 24, 2022<br>September 28, 2022<br>October 14, 2022<br>September 23, 2021<br>July 26, 2021<br>October 11, 2021  | 0%<br>0%<br>2 0%<br>2 0%<br>2 0%<br>0%<br>0%<br>0%<br>0%<br>0%             | 0 days<br>0 days<br>24 days<br>0 days<br>0 days<br>0 days<br>17 days<br>0 days<br>0 days<br>13 days   | 0 days<br>0 days<br>0 days<br>0 days<br>0.5 days<br>1 day<br>0 days<br>0 days<br>0 days<br>0 days<br>0 days                   | 108 days<br>95 days<br>297 days<br>297 days<br>45 days<br>20 days<br>0 days<br>0 days<br>83 days  |                |          |              |              |
|      | CH1000 - CH1087 (~157m) Rd D3<br>CH1087 - CH1189.4 (~218m) - N. Ramp<br>CH1189.4 - CH1394 (~409.2m) - Bridge D3<br>CH1394 - CH1444.7 (~101.4m) - S. Ramp<br>CH1444.7 - CH1560 (~165m) - Rd D3<br>CH1720 - CH1920 (~25m) - Underpass<br>CH2060 - CH2118.93 (~47m) - Rd D3<br>CH100 - CH147 (~455m) - L12 Road<br>Open Space & Promenade (~1,093m)<br><b>Irrigation System</b><br>CH1000 - CH1087 (~87m) Rd D3<br>CH1007 - CH1189.4 (~205m) - N. Ramp<br>CH1087 - CH1189.4 (~409.2m) - Bridge D3<br>CH1394 - CH1394 (~409.2m) - Bridge D3<br>CH1394 - CH1444.7 (~101.4m) - S. Ramp<br>CH1444.7 - CH1560 (~175m) - Rd D3                           | 4 days<br>40 days<br>10 days<br>2 days<br>2 days<br>2 days<br>45 days<br>110 days<br><b>337 days</b><br>5 days<br>9 days<br>7 days<br>3 days | 4 days<br>40 days<br>10 days<br>2 days<br>2 days<br>45 days<br>110 days<br><b>337 days</b><br>5 days<br>9 days<br>7 days<br>3 days                                | NA           NA | NA<br>NA<br>NA<br>NA<br>NA<br>NA<br>NA<br>NA<br>NA<br>NA<br>NA                    | June 1, 2021         June 12, 2021         July 17, 2021         September 21, 202         September 24, 202         June 14, 2022         June 25, 2021         September 17, 202         July 16, 2021         June 25, 2021         June 25, 2021 | July 19, 2021<br>June 24, 2021<br>August 6, 2021<br>September 23, 2022<br>August 5, 2022<br>August 5, 2022<br>August 5, 2022<br>August 10, 2022<br>I September 23, 2022<br>July 26, 2021<br>July 3, 2021<br>June 28, 2021<br>August 11, 2021  | October 22, 2021<br>November 9, 2021<br>September 21, 2022<br>Suptember 23, 2022<br>June 4, 2022<br>June 4, 2022<br>July 16, 2021<br>July 16, 2021<br>October 4, 2021<br>November 3, 2021  | November 2, 2021<br>November 29, 2021<br>September 22, 2022<br>September 24, 2022<br>September 28, 2022<br>October 14, 2022<br>September 23, 2021<br>July 26, 2021<br>October 11, 2021<br>November 5, 2021<br>December 3, 2021                    | 0%<br>0%<br>2 0%<br>2 0%<br>2 0%<br>0%<br>0%<br>0%<br>0%<br>0%<br>0%<br>0% | 0 days<br>0 days<br>24 days<br>0 days<br>0 days<br>0 days<br>17 days<br>0 days<br>0 days<br>13 days<br>108 days   | 0 days<br>0 days<br>0 days<br>0 days<br>1 day<br>0 days<br>0 days<br>0 days<br>0 days<br>0 days<br>0 days<br>0 days<br>0 days | 108 days<br>95 days<br>297 days<br>297 days<br>45 days<br>20 days<br>0 days<br>83 days<br>108 days  |                |          |              |              |
|      | CH1000 - CH1087 (~157m) Rd D3<br>CH1087 - CH1189.4 (~218m) - N. Ramp<br>CH1189.4 - CH1394 (~409.2m) - Bridge D3<br>CH1394 - CH1444.7 (~101.4m) - S. Ramp<br>CH1444.7 - CH1560 (~165m) - Rd D3<br>CH1720 - CH1920 (~25m) - Underpass<br>CH2060 - CH2118.93 (~47m) - Rd D3<br>CH100 - CH147 (~455m) - L12 Road<br>Open Space & Promenade (~1,093m)<br><b>Irrigation System</b><br>CH1000 - CH1087 (~87m) Rd D3<br>CH1007 - CH1189.4 (~205m) - N. Ramp<br>CH1189.4 - CH1394 (~409.2m) - Bridge D3<br>CH1394 - CH1444.7 (~101.4m) - S. Ramp<br>CH1444.7 - CH1560 (~175m) - Rd D3  | 4 days<br>40 days<br>10 days<br>2 days<br>2 days<br>45 days<br>110 days<br><b>337 days</b><br>5 days<br>9 days<br>7 days<br>3 days<br>4 days | 4 days<br>40 days<br>10 days<br>18 days<br>2 days<br>2 days<br>45 days<br>110 days<br><b>337 days</b><br>5 days<br>9 days<br>7 days<br>3 days<br>4 days           | NA<br>NA<br>NA<br>NA<br>NA<br>NA<br>NA<br>NA<br>NA<br>NA<br>NA<br>NA<br>NA<br>N   | NA<br>NA<br>NA<br>NA<br>NA<br>NA<br>NA<br>NA<br>NA<br>NA<br>NA<br>NA<br>NA<br>N   | June 1, 2021<br>June 12, 2021<br>July 17, 2021<br>September 21, 202<br>September 24, 202<br>June 14, 2022<br>May 11, 2022<br>June 25, 2021<br>September 17, 202<br>July 16, 2021<br>June 25, 2021<br>August 7, 2021                                  | July 19, 2021<br>June 24, 2021<br>August 6, 2021<br>September 23, 2021<br>September 25, 2022<br>August 5, 2022<br>September 19, 2022<br>August 10, 2022<br>September 23, 2021<br>July 26, 2021<br>July 26, 2021<br>June 28, 2021<br>August 11, 2021<br>October 11, 2021                       | October 22, 2021<br>November 9, 2021<br>September 21, 2022<br>August 6, 2022<br>June 4, 2022<br>July 16, 2021<br>September 17, 2021<br>July 16, 2021<br>October 4, 2021<br>November 3, 2021<br>November 30, 2021<br>September 19, 2022 | November 2, 2021<br>November 29, 2021<br>September 22, 2022<br>September 24, 2022<br>October 14, 2022<br>October 5, 2022<br>September 23, 2021<br>July 26, 2021<br>October 11, 2021<br>November 5, 2021<br>December 3, 2021<br>September 22, 2022 | 0%<br>0%<br>2 0%<br>2 0%<br>0%<br>0%<br>0%<br>0%<br>0%<br>0%<br>0%<br>0%   | 0 days<br>0 days<br>2 days<br>2 days<br>0 days<br>0 days<br>17 days<br>0 days<br>10 days<br>13 days<br>108 days<br>95 days  | 0 days<br>0 days<br>0 days<br>0 days<br>1 day<br>0 days<br>0 days<br>0 days<br>0 days<br>0 days<br>0 days<br>0 days<br>0 days | 108 days<br>95 days<br>297 days<br>297 days<br>45 days<br>20 days<br>0 days<br>0 days<br>83 days<br>108 days<br>95 days                       |                |          |              |              |
|      | CH1000 - CH1087 (~157m) Rd D3<br>CH1087 - CH1189.4 (~218m) - N. Ramp<br>CH1189.4 - CH1394 (~409.2m) - Bridge D3<br>CH1394 - CH1444.7 (~101.4m) - S. Ramp<br>CH1444.7 - CH1560 (~165m) - Rd D3<br>CH1720 - CH1920 (~25m) - Underpass<br>CH2060 - CH2118.93 (~47m) - Rd D3<br>CH100 - CH147 (~455m) - L12 Road<br>Open Space & Promenade (~1,093m)<br>Irrigation System<br>CH1000 - CH1087 (~87m) Rd D3<br>CH1087 - CH189.4 (~205m) - N. Ramp<br>CH1087 - CH189.4 (~409.2m) - Bridge D3<br>CH1394 - CH1394 (~409.2m) - Bridge D3<br>CH1394 - CH1444.7 (~101.4m) - S. Ramp<br>CH1444.7 - CH1560 (~175m) - Rd D3<br>CH1920 - CH2000 (~160m) S.D. Rd | 4 days<br>40 days<br>10 days<br>2 days<br>2 days<br>2 days<br>45 days<br>110 days<br><b>337 days</b><br>5 days<br>7 days<br>3 days<br>4 days | 4 days<br>40 days<br>10 days<br>18 days<br>2 days<br>2 days<br>45 days<br>110 days<br><b>337 days</b><br>5 days<br>9 days<br>7 days<br>3 days<br>4 days<br>4 days | NA<br>NA<br>NA<br>NA<br>NA<br>NA<br>NA<br>NA<br>NA<br>NA<br>NA<br>NA<br>NA  | NA<br>NA<br>NA<br>NA<br>NA<br>NA<br>NA<br>NA<br>NA<br>NA<br>NA<br>NA<br>Duration- | June 1, 2021<br>June 12, 2021<br>July 17, 2021<br>September 21, 202<br>September 24, 202<br>June 14, 2022<br>May 11, 2022<br>June 25, 2021<br>September 17, 202<br>July 16, 2021<br>June 25, 2021<br>August 7, 2021                                  | July 19, 2021<br>June 24, 2021<br>August 6, 2021<br>September 23, 2021<br>September 25, 2022<br>August 5, 2022<br>September 19, 2022<br>August 10, 2022<br>September 23, 2021<br>July 26, 2021<br>July 26, 2021<br>June 28, 2021<br>August 11, 2021<br>October 11, 2021<br>Baseline Milestone | October 22, 2021<br>November 9, 2021<br>September 21, 2022<br>August 6, 2022<br>June 4, 2022<br>July 16, 2021<br>September 17, 2021<br>November 3, 2021<br>November 30, 2021<br>September 19, 2022                                     | November 2, 2021<br>November 29, 2021<br>September 22, 2022<br>September 24, 2022<br>October 14, 2022<br>October 5, 2022<br>September 23, 2021<br>July 26, 2021<br>October 11, 2021<br>November 5, 2021<br>December 3, 2021<br>September 22, 2022 | 0% 0% 20% 20% 20% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0%                            | 0 days           0 days           0 days           0 days           2 days           0 days           1 days           0 days           0 days           0 days           0 days           1 days           0 days           1 days           0 days           1 days | 0 days<br>0 days<br>0 days<br>0 days<br>0 days<br>1 day<br>0 days<br>0 days<br>0 days<br>0 days<br>0 days                     | 108 days<br>95 days<br>297 days<br>297 days<br>45 days<br>20 days<br>0 days<br>0 days<br>0 days<br>83 days<br>108 days<br>95 days<br>283 days | nactive Miles  |          |              | Baselin      |
| /2(  | CH1000 - CH1087 (~157m) Rd D3<br>CH1087 - CH1189.4 (~218m) - N. Ramp<br>CH1189.4 - CH1394 (~409.2m) - Bridge D3<br>CH1394 - CH1444.7 (~101.4m) - S. Ramp<br>CH1444.7 - CH1560 (~165m) - Rd D3<br>CH1720 - CH1920 (~25m) - Underpass<br>CH2060 - CH2118.93 (~47m) - Rd D3<br>CH100 - CH147 (~455m) - L12 Road<br>Open Space & Promenade (~1,093m)<br><b>Irrigation System</b><br>CH1000 - CH1087 (~87m) Rd D3<br>CH1007 - CH1189.4 (~205m) - N. Ramp<br>CH1189.4 - CH1394 (~409.2m) - Bridge D3<br>CH1394 - CH1444.7 (~101.4m) - S. Ramp<br>CH1444.7 - CH1560 (~175m) - Rd D3  | 4 days<br>40 days<br>10 days<br>2 days<br>2 days<br>45 days<br>110 days<br><b>337 days</b><br>9 days<br>7 days<br>3 days<br>4 days<br>4 days | 4 days<br>40 days<br>10 days<br>18 days<br>2 days<br>2 days<br>45 days<br>110 days<br><b>337 days</b><br>5 days<br>9 days<br>7 days<br>3 days<br>4 days<br>4 days | NA<br>NA<br>NA<br>NA<br>NA<br>NA<br>NA<br>NA<br>NA<br>NA<br>NA<br>NA<br>NA<br>N   | NA<br>NA<br>NA<br>NA<br>NA<br>NA<br>NA<br>NA<br>NA<br>NA<br>NA<br>NA<br>NA<br>N   | June 1, 2021<br>June 12, 2021<br>July 17, 2021<br>September 21, 202<br>September 24, 202<br>June 14, 2022<br>May 11, 2022<br>June <b>25, 2021</b><br>July 16, 2021<br>June 25, 2021<br>June 25, 2021<br>August 7, 2021                               | July 19, 2021<br>June 24, 2021<br>August 6, 2021<br>September 23, 2021<br>September 25, 2022<br>August 5, 2022<br>September 19, 2022<br>August 10, 2022<br>September 23, 2021<br>July 26, 2021<br>July 26, 2021<br>June 28, 2021<br>August 11, 2021<br>October 11, 2021                       | October 22, 2021<br>November 9, 2021<br>September 21, 2022<br>September 23, 2022<br>June 4, 2022<br>July 16, 2021<br>September 17, 2021<br>November 3, 2021<br>November 3, 2021<br>September 19, 2022                                  | November 2, 2021<br>November 29, 2021<br>September 22, 2022<br>September 24, 2022<br>October 14, 2022<br>October 5, 2022<br>September 23, 2021<br>July 26, 2021<br>October 11, 2021<br>November 5, 2021<br>December 3, 2021<br>September 22, 2022 | 0% 0% 20% 20% 20% 0% 0% 0% 0% 0% 0% 0% 0% 20%                              | 0 days<br>0 days<br>2 days<br>2 days<br>0 days<br>0 days<br>17 days<br>0 days<br>10 days<br>13 days<br>108 days<br>95 days  | 0 days<br>0 days<br>0 days<br>0 days<br>0 days<br>1 day<br>0 days<br>0 days<br>0 days<br>0 days<br>0 days                     | 108 days<br>95 days<br>297 days<br>297 days<br>45 days<br>20 days<br>0 days<br>0 days<br>83 days<br>108 days<br>95 days<br>283 days           | nactive Miless |          |              | Baseli       |




| -                                      | ask Name  | Duration | Remaining<br>Duration      | Actual Start | Actual Finish | Plan Start                              | Plan Finish                       | Late Start                   |                    |                | Slack                    | Time Risk<br>Allowance | es Slack 2019      |                       | 2020     |
|--|---|----------|----------------------------|--------------|---------------|---|-----------------------------------|------------------------------|--------------------|----------------|--------------------------|------------------------|--------------------|-----------------------|----------|
| 841                                    | CH2000 - CH2060 (~60m) - S.D. Rd                                | 2 days   | 2 days                     | NA           | NA            | October 25, 2021                        | October 26, 2021                  | September 23, 2022           | September 24, 2022 | Complete<br>0% |                          | (TRA)<br>0 days        | 273 days           | H2<br>Sun September 2 | H1       |
| 42                                     | CH2060 - CH2118.93 (~100m) - Rd D3                              | 3 days   | 3 days                     | NA           | NA            | October 27, 2021                        |                                   | •                            | September 28, 2022 |                | ,<br>228 days            |                        | 273 days           |                       | _        |
| 43                                     | CH100 - CH147 (~173m) - L12 Road                                | 4 days   | 4 days                     | NA           | NA            | August 6, 2022                          | August 10, 2022                   | September 29, 2022           |                    |                |                          | 0 days                 | 45 days            |                       |          |
| 44                                     | Underground pump house next to underpass                        | 168 days | 168 days                   | NA           | NA            | June 29, 2021                           | January 18, 2022                  | •                            |                    |                | 33 days                  | ,-                     | 33 days            |                       |          |
| 45                                     | Underground pump house structure                                | 90 days  | 90 days                    | NA           | NA            | June 29, 2021                           |                                   | August 7, 2021               | November 23, 2021  |                |                          | 4 days                 | 33 days            |                       |          |
| 46                                     | E&M installation  | 60 days  | 60 days                    | NA           | NA            | October 16, 2021                        | December 24, 2021                 | - ·                          |                    |                |                          | 3 days                 | 33 days            |                       |          |
|  |   |          |                            |              |               |   |                                   |                              |                    |                |                          |                        | -                  |                       |          |
| 847                                    | Testing and Commissioning                                       | 18 days  | 18 days                    | NA           | NA            | December 28, 2021                       |                                   | February 9, 2022             |                    |                | 33 days                  |                        | 33 days            |                       |          |
| 848                                    | Salt Water Pumping Station                                      | 689 days | 689 days                   | NA           | NA            | September 15, 20.                       |                                   | July 23, 2022                |                    |                | 114 days                 |                        | 114 days           |                       |          |
| 849                                    | ELS & Excavation  | 60 days  | 60 days                    | NA           | NA            | July 13, 2021                           | September 20, 2021                |                              |                    |                | 14 days                  |                        | 307 days           |                       |          |
| 350                                    | Structure   | 90 days  | 90 days                    | NA           | NA            | October 9, 2021                         | January 26, 2022                  | October 5, 2022              | January 18, 2023   | 0%             | 0 days                   | 1 day                  | 293 days           |                       |          |
| 851                                    | Finishing work and fitting out                                  | 60 days  | 60 days                    | NA           | NA            | January 27, 2022                        | April 11, 2022                    | January 30, 2023             | April 13, 2023     | 0%             | 0 days                   | 1 day                  | 299 days           |                       |          |
| 352                                    | Ironmongery work  | 24 days  | 24 days                    | NA           | NA            | April 12, 2022                          | May 12, 2022                      | April 14, 2023               | May 12, 2023       | 0%             | 6 days                   | 0.5 days               | 299 days           |                       |          |
| 353                                    | E&M installation & ABWF work                                    | 90 days  | 90 days                    | NA           | NA            | January 27, 2022                        | May 19, 2022                      | January 19, 2023             | May 12, 2023       | 0%             | 0 days                   | 1 day                  | 293 days           |                       |          |
| 54                                     | Testing and Commissioning                                       | 14 days  | 14 days                    | NA           | NA            | May 20, 2022                            | June 6, 2022                      | May 13, 2023                 | May 30, 2023       | 0%             | 293 days                 | 0 days                 | 293 days           |                       |          |
| 55                                     | WSD Form 542 Submission   | 0 days   | 0 days                     | NA           | NA            | September 15, 202                       | 0 September 15, 2020              | May 1, 2023                  | May 1, 2023        | 0%             | 193 days                 |                        | 958 days           |                       |          |
| 56                                     | WSD Form 46 Part I & II Submission                              | 0 days   | 0 days                     | NA           | NA            | March 27, 2021                          | March 27, 2021                    | May 1, 2023                  | May 1, 2023        | 0%             | 353 days                 |                        | 765 days           |                       |          |
| 57                                     | WSD Form 46 Part 46 Part IV Submission                          | 0 days   | 0 days                     | NA           | NA            | March 15, 2022                          | March 15, 2022                    | May 1, 2023                  |                    |                | 268 days                 |                        | 412 days           |                       |          |
| 58                                     | CLP Meter Installation  | 0 days   | 0 days                     | NA           | NA            | June 19, 2022                           | June 19, 2022                     | May 1, 2023                  |                    |                | 172 days                 |                        | 316 days           |                       |          |
| 59                                     | FSD Form 501 Submission for FS Inspection                       | 0 days   | 0 days                     | NA           | NA            | December 8, 2022                        |                                   |                              |                    |                | 0 days                   |                        | 144 days           |                       |          |
| _                                      | FSD Inspection  | 0 days   |                            | NA           | NA            |   | December 22, 2022                 |                              |                    |                | 0 days                   |                        |                    |                       |          |
| 60<br>61                               |   |          | 0 days                     |              |               |   |                                   |                              |                    |                |                          |                        | 144 days           |                       |          |
| 361                                    | Issuance of FS Certificate                                      | 0 days   | 0 days                     | NA           | NA            | January 6, 2023                         |                                   | May 30, 2023                 |                    |                | 144 days                 |                        | 144 days           |                       |          |
| 62                                     | Sewage Pumping Station  | 689 days | 689 days                   | NA           | NA            | September 15, 20.                       |                                   | November 26, 2021            | • •                |                | 114 days                 |                        | 114 days           |                       |          |
| 63                                     | ELS & Excavation  | 60 days  | 60 days                    | NA           | NA            | July 13, 2021                           |                                   | November 26, 2021            | February 10, 2022  |                | •                        | 1 day                  | 114 days           |                       |          |
| 64                                     | Structure   | 90 days  | 90 days                    | NA           | NA            | September 21, 202                       |                                   | February 11, 2022            |                    |                | 0 days                   |                        | 114 days           |                       |          |
| 65                                     | Finishing work and fitting out                                  | 60 days  | 60 days                    | NA           | NA            | January 11, 2022                        | March 24, 2022                    | June 9, 2022                 | August 18, 2022    | 0%             | 0 days                   | 1 day                  | 120 days           |                       |          |
| 366                                    | Ironmongery work  | 24 days  | 24 days                    | NA           | NA            | March 25, 2022                          | April 26, 2022                    | August 19, 2022              | September 16, 2022 | 0%             | 63 days                  | 0.5 days               | 120 days           |                       |          |
| 367                                    | E&M installation & ABWF work                                    | 90 days  | 90 days                    | NA           | NA            | January 11, 2022                        | May 3, 2022                       | June 1, 2022                 | September 16, 2022 | 0%             | 39 days                  | 1 day                  | 114 days           |                       |          |
| 68                                     | Testing and Commissioning                                       | 14 days  | 14 days                    | NA           | NA            | July 12, 2022                           | July 27, 2022                     | September 17, 2022           | October 5, 2022    | 0%             | 12 days                  | 0 days                 | 57 days            |                       |          |
| 69                                     | WSD Form 542 Submission   | 0 days   | 0 days                     | NA           | NA            | September 15, 202                       | 0 September 15, 2020              | May 1, 2023                  | May 1, 2023        | 0%             | 193 days                 |                        | 958 days           |                       |          |
| 370                                    | WSD Form 46 Part I & II Submission                              | 0 days   | 0 days                     | NA           | NA            | March 27, 2021                          | March 27, 2021                    | May 1, 2023                  |                    |                | 353 days                 |                        | 765 days           |                       |          |
| 371                                    | WSD Form 46 Part 46 Part IV Submission                          | 0 days   | 0 days                     | NA           | NA            | March 15, 2022                          | March 15, 2022                    | May 1, 2023                  |                    |                | 268 days                 |                        | 412 days           |                       |          |
| 372                                    | CLP Meter Installation  | 0 days   | 0 days                     | NA           | NA            | June 19, 2022                           | June 19, 2022                     | May 1, 2023                  |                    |                | 172 days                 |                        | 316 days           |                       |          |
|  | FSD Form 501 Submission for FS Inspection                       |          |                            | NA           | NA            | December 8, 2022                        |                                   |                              |                    |                |                          |                        |                    |                       |          |
| 373                                    | · · · · · · · · · · · · · · · · · · ·                           | 0 days   | 0 days                     |              |               |   |                                   |                              |                    |                | 0 days                   |                        | 144 days           |                       |          |
| 374                                    | FSD Inspection  | 0 days   | 0 days                     | NA           | NA            |   | December 22, 2022                 |                              |                    |                | 0 days                   |                        | 144 days           |                       |          |
| 375                                    | Issuance of FS Certificate                                      | 0 days   | 0 days                     | NA           | NA            | January 6, 2023                         |                                   | May 30, 2023                 |                    |                | 144 days                 |                        | 144 days           |                       |          |
| 376                                    | Seawater Intake Box Culvert (~169m)                             | 812 days | 812 days                   | NA           | NA            | March 20, 2020                          | December 10, 2022                 |                              | December 10, 2022  |                | 0 days                   |                        | 0 days             |                       | C        |
| 77                                     | Part 4 - CHA.0-79 (79m)   | 440 days | 440 days                   | NA           | NA            | June 24, 2021                           | December 10, 2022                 |                              | December 10, 2022  |                | 0 days                   |                        | 0 days             |                       |          |
| 78                                     | Temporary ELS & Excavation                                      | 24 days  | 24 days                    | NA           | NA            | June 24, 2021                           | July 22, 2021                     | June 24, 2021                | • •                |                |                          | 1 days                 | 0 days             |                       |          |
| 79                                     | Base Slab (12d/bay)   | 96 days  | 96 days                    | NA           | NA            | July 23, 2021                           | November 15, 2021                 |                              | November 15, 2021  |                | •                        | 5 days                 | 0 days             |                       |          |
| 30                                     | Wall (14d/bay)  | 112 days | 112 days                   | NA           | NA            |   |                                   |                              | February 7, 2022   | 0%             | 0 days                   | 5 days                 | 0 days             |                       |          |
| 81                                     | Top Slab (20d/bay)  | 160 days | 160 days                   | NA           | NA            | February 8, 2022                        | August 19, 2022                   | February 8, 2022             | August 19, 2022    | 0%             | 0 days                   | 8 days                 | 0 days             |                       |          |
| 82                                     | Remove struts and backfilling                                   | 18 days  | 18 days                    | NA           | NA            | August 20, 2022                         | September 9, 2022                 | August 20, 2022              | September 9, 2022  | 0%             | 0 days                   | 1 days                 | 0 days             |                       |          |
| 33                                     | Precast Installation  | 76 days  | 76 days                    | NA           | NA            | September 12, 20.                       | . December 10, 2022               | September 12, 2022           | December 10, 2022  | 0%             | 0 days                   |                        | 0 days             |                       |          |
| 34                                     | Piling platform erection  | 26 days  | 26 days                    | NA           | NA            | September 12, 202                       | 2 October 13, 2022                | September 12, 2022           | October 13, 2022   |                |                          | 1 days                 | 0 days             |                       |          |
| 85                                     | Pipe pile installation  | 14 days  | 14 days                    | NA           | NA            |   | October 29, 2022                  |                              | October 29, 2022   |                |                          | 1 days                 | 0 days             |                       |          |
| 86                                     | Remove of piling platform & existing seawall                    | 21 days  | 21 days                    | NA           | NA            |   | November 23, 2022                 |                              | November 23, 2022  |                |                          | 1 days                 | 0 days             |                       |          |
|  |   |          | ,5                         |              |               |   |                                   |                              |                    | -              |                          |                        |                    |                       |          |
| 37                                     | Install precast seawall intake                                  | 5 days   | 5 days                     | NA           | NA            | November 24, 2022                       | 2 November 29, 2022               | November 24, 2022            | November 29, 2022  | 0%             | 0 days                   | 0 days                 | 0 days             |                       |          |
| 88                                     | Reinstate seawall   | 10 days  | 10 days                    | NA           | NA            | November 30, 2022                       | 2 December 10, 2022               | November 30, 2022            | December 10, 2022  | 0%             | 0 days                   | 0 days                 | 0 days             |                       |          |
| 39                                     | Part 10 - CHA79-89 (10m)  | 348 days | 348 days                   | NA           | NA            | April 22, 2020                          | June 23, 2021                     | April 1, 2021                |                    |                | 0 days                   |                        | 0 days             |                       |          |
| 90                                     | Temporary ELS & Excavation                                      | 14 days  | 14 days                    | NA           | NA            | April 22, 2020                          | May 9, 2020                       | April 1, 2021                |                    |                | 82 days                  | 0 davs                 | 282 days           |                       |          |
| 91                                     | Base Slab (12d/bay)   | 12 days  | 12 days                    | NA           | NA            | August 17, 2020                         |                                   | April 21, 2021               |                    |                | 54 days                  |                        | 200 days           |                       |          |
| 91<br>92                               | Wall (14d/bay)  | 14 days  | 14 days                    | NA           | NA            |   | November 20, 2020                 |                              |                    |                | 146 days                 |                        | 146 days           |                       |          |
|  | Top Slab (20d/bay)  |          |                            |              |               |   |                                   |                              |                    |                |                          |                        |                    |                       |          |
| 93                                     |   | 20 days  | 20 days                    | NA           | NA            | May 24, 2021                            | June 16, 2021                     | May 24, 2021                 |                    |                | 0 days                   |                        | 0 days             |                       |          |
| 94                                     | Remove struts and backfilling                                   | 6 days   | 6 days                     | NA           | NA            | June 17, 2021                           | June 23, 2021                     | June 17, 2021                |                    |                |                          | 0 days                 | 0 days             |                       |          |
| 95                                     | Part 1 - CH89-169 (80m)   | 366 days | 366 days                   | NA           | NA            | March 20, 2020                          | June 16, 2021                     | April 22, 2020               |                    |                | 0 days                   |                        | 0 days             |                       |          |
| 96                                     | Temporary ELS & Excavation                                      | 24 days  | 24 days                    | NA           | NA            | March 20, 2020                          | April 21, 2020                    | March 4, 2021                |                    |                |                          | 0.5 days               | 282 days           |                       | <u> </u> |
| 97                                     | Base Slab (12d/bay)   | 96 days  | 96 days                    | NA           | NA            | April 22, 2020                          | August 15, 2020                   | April 22, 2020               | August 15, 2020    | 0%             | 0 days                   | 4 days                 | 0 days             |                       |          |
| 98                                     | Wall (14d/bay)  | 112 days | 112 days                   | NA           | NA            | June 22, 2020                           | November 4, 2020                  | June 22, 2020                | November 4, 2020   | 0%             | 0 days                   | 5 days                 | 0 days             |                       |          |
|  | Top Slab (20d/bay)  | 160 days | 160 days                   | NA           | NA            | November 5, 2020                        | May 22, 2021                      | November 5, 2020             | May 22, 2021       | 0%             | 0 days                   | 8 days                 | 0 days             |                       |          |
| 99                                     | Remove struts and backfilling                                   | 20 days  | 20 days                    | NA           | NA            | May 24, 2021                            | June 16, 2021                     | May 24, 2021                 |                    |                |                          | ,<br>1 days            | 0 days             |                       |          |
|  | Elevated Landscape Deck   | 808 days | 788.7 days                 | May 16, 2019 | NA            | May 16, 2019                            |                                   | May 16, 2019                 |                    |                | 65 days                  |                        | 65 days            |                       |          |
| 00                                     |   | 14 days  | 0 days                     | May 16, 2019 | May 31, 2019  | May 16, 2019                            | May 31, 2019                      | May 16, 2019                 |                    |                |                          | 0 days                 | 0 days             | 🔶 Agree Inte          | erface   |
| 00<br>01                               | Agree Interface Coordination Plan with KL/2014/01               | 14 00 95 |                            |              |               |   |                                   |                              |                    |                |                          |                        |                    |                       |          |
| 00<br>01<br>02                         | Agree Interface Coordination Plan with KL/2014/01<br>Contractor |          |                            |              |               |   |                                   |                              |                    |                |                          |                        |                    |                       |          |
| 900<br>901<br>902                      | Agree Interface Coordination Plan with KL/2014/01               | 165 days | 165 days                   | NA           | NA            | April 17, 2021                          | November 3, 2021                  | May 22, 2021                 | February 8, 2022   |                | 28 days                  |                        | 28 days            |                       |          |
| 399<br>900<br>901<br>902<br>903<br>904 | Agree Interface Coordination Plan with KL/2014/01<br>Contractor |          | <b>165 days</b><br>60 days | NA<br>NA     | NA<br>NA      | <b>April 17, 2021</b><br>April 17, 2021 | November 3, 2021<br>June 29, 2021 | May 22, 2021<br>May 22, 2021 |                    |                | <b>28 days</b><br>0 days | 1 day                  | 28 days<br>28 days |                       |          |

| itle: Revised Programme- | Critical          |       | Task          |       | Manual Task |   | Duration-only  | Baseline N | lilestone 🔇 | > | Summary         | External Tasks         | <br>Inactive Milestone | $\diamond$ | Baseline Summ |
|--------------------------|-------------------|-------|---------------|-------|-------------|---|----------------|------------|-------------|---|-----------------|------------------------|------------------------|------------|---------------|
| ED/2018/01 with Progress |                   | ••••• | Split         | ••••• | Start-only  | E | Baseline       | Milestone  | •           | • | Manual Summary  | <br>External Milestone | \$<br>Inactive Summary |            | -             |
| Update as of 22-Sep-19   | Critical Progress |       | Task Progress |       | Finish-only | 3 | Baseline Split | Summary    | Progress 🔳  |   | Project Summary | Inactive Task          | Deadline               | ÷          |               |
|                          |                   |       |               |       |             |   |                |            |             | F | Page 16         |                        |                        |            |               |




|            | Task Name   | Duration           | Remaining          | Actual Start | Actual Finish | Plan Start         | Plan Finish                  | Late Start          | Late Finish        | Physical | Free         | Time Risk       | Total    |        |            |   |
|------------|---|--------------------|--------------------|--------------|---------------|--------------------|------------------------------|---------------------|--------------------|----------|--------------|-----------------|----------|--------|------------|---|
|            |   |                    | Duration           |              |               |                    |                              |                     |                    | %        | Slack        | Allowance       |          | 2019   | 202        |   |
|            |   |                    |                    |              |               |                    |                              |                     |                    | Complete |              | (TRA)           |          | H1     |            | ŀ |
| 906        | Deck (4 bays) & link bridge 18d/bay   | 72 days            | 72 days            | NA           | NA            | July 9, 2021       | October 2, 2021              | August 11, 2021     | November 5, 2021   |          | 0 days       | 1 day           | 28 days  | Sun Se | ptember 22 |   |
| 907        | Secondary Upstand Beam  | 14 days            | 14 days            | NA           | NA            | September 24, 202  |                              | December 11, 2021   | December 29, 2021  |          | 0 days       | 0 days          | 65 days  |        |            |   |
| 908        | Dismantle falsework   | 5 days             | 5 days             | NA           | NA            |                    | November 3, 2021             |                     | February 8, 2022   |          | 49 days      | 0 days          | 77 days  |        |            |   |
| 909        | Part 2A - CH2007-2060 (53m) 3 bays  | 136 days           | 136 days           | NA           | NA            | July 22, 2021      | January 3, 2022              | September 8, 2021   | February 8, 2022   |          | 28 days      |                 | 28 days  |        |            |   |
| 910        | Pier (3sets x 3nos) within CH2007-2060. 1 team                                | 45 days            | 45 days            | NA           | NA            | July 22, 2021      | September 11, 202            | 1 September 8, 2021 | November 2, 2021   | 0%       | 0 days       | 0.5 days        | 41 days  |        |            |   |
| 911        | Falsework erection  | 7 days             | 7 days             | NA           | NA            | Sentember 13, 202  | Sentember 20, 202            | 1 November 3, 2021  | November 10, 2021  | 0%       | 13 days      | 0 days          | 41 days  |        |            |   |
| 912        | Deck (3 bays) 18d/bay   | 54 days            | 54 days            | NA           | NA            | October 4, 2021    | •                            | November 6, 2021    | January 11, 2022   |          | 0 days       | 1 day           | 28 days  |        |            |   |
|            |   |                    |                    | NA           |               |                    |                              |                     |                    |          |              |                 |          |        |            |   |
| 913        | Secondary Upstand Beam  | 12 days            | 12 days            |              | NA            |                    |                              | December 30, 2021   | January 13, 2022   |          | 0 days       | 0 days          | 28 days  |        |            |   |
| 914        | Dismantle falsework   | 5 days             | 5 days             | NA           | NA            | December 28, 2021  |                              | January 31, 2022    | February 8, 2022   |          | 0 days       | 0 days          | 28 days  |        |            |   |
| 915        | Part 2A - CH2060-2119 (59m) 3 bays  | 299 days           | 299 days           | NA           | NA            | June 16, 2020      | June 18, 2021                | June 29, 2020       | November 20, 2021  |          | 10 days      |                 | 10 days  |        |            |   |
| 916        | Mobilization of plant and material  | 36 days            | 36 days            | NA           | NA            | June 16, 2020      | July 29, 2020                | June 29, 2020       | August 10, 2020    | 0%       | 0 days       | 2 days          | 10 days  |        |            |   |
| 917        | Foundation Construction   | 90 days            | 90 days            | NA           | NA            | July 30, 2020      | October 27, 2020             | March 11, 2021      | June 8, 2021       | 0%       | 63 days      | 1 day           | 224 days |        |            |   |
| 918        | Pier (3sets x 3nos) within CH2060-2119. 1 team                                | 45 days            | 45 days            | NA           | NA            | December 30, 2020  | February 24, 2021            | June 9, 2021        | August 2, 2021     | 0%       | 0 days       | 0.5 days        | 129 days |        |            |   |
| 10         | Falsework erection  | 7 days             | 7 days             | NA           | NA            | February 25, 2021  | March 4, 2021                | August 2, 2021      | August 10, 2021    | 0%       | 0 days       | 0 days          | 129 days |        |            |   |
| 919        |   |                    | 7 days             |              |               |                    |                              | August 3, 2021      |                    |          |              |                 |          |        |            |   |
| 920        | Deck (3 bays) 18d/bay   | 54 days            | 54 days            | NA           | NA            | March 5, 2021      | May 11, 2021                 | August 11, 2021     |                    | 0%       | 0 days       | 1 day           | 129 days |        |            |   |
| 921        | Secondary Upstand Beam  | 12 days            | 12 days            | NA           | NA            | May 12, 2021       | May 26, 2021                 | October 16, 2021    | October 29, 2021   |          | 0 days       | 0 days          | 129 days |        |            |   |
| 922        | Dismantle falsework   | 5 days             | 5 days             | NA           | NA            | June 12, 2021      | June 18, 2021                | November 16, 2021   | November 20, 2021  |          | 0 days       | 0 days          | 129 days |        |            |   |
| 923        | Installation of Glass Balustrade  | 42 days            | 42 days            | NA           | NA            | December 9, 2021   |                              | March 2, 2022       | April 23, 2022     | 0%       | 0 days       | 0.5 days        | 65 days  |        |            |   |
| 924        | Part 2A - Lift LT1 & LT2  | 330 days           | 330 days           | NA           | NA            | January 31, 2022   | March 9, 2023                | April 25, 2022      | May 30, 2023       | 0%       | 64 days      |                 | 64 days  |        |            |   |
| 925        | Mobilization of plant and materials   | 15 days            | 15 days            | NA           | NA            | January 31, 2022   | February 19, 2022            | April 25, 2022      | May 11, 2022       | 0%       | 0 days       | 0 days          | 65 days  |        |            |   |
| 926        | Foundation Construction   | 43 days            | 43 days            | NA           | NA            | February 17, 2022  | April 8, 2022                | May 9, 2022         | June 28, 2022      | 0%       | 0 days       | 0.5 days        | 65 days  |        |            |   |
| 927        | RC Structure  | 28 days            | 28 days            | NA           | NA            | April 9, 2022      | May 14, 2022                 | June 29, 2022       | August 1, 2022     | 0%       | 0 days       | 0.5 days        | 65 days  |        |            |   |
| 928        | Lift installation (LT1 & LT2)   | 90 days            | 90 days            | NA           | NA            | July 27, 2022      | November 11, 2022            | 2 October 14, 2022  | January 31, 2023   | 0%       | 0 days       | 1 day           | 65 days  |        |            |   |
| 929        | E & M installation  | 60 days            | 60 days            | NA           | NA            | November 12, 2022  | January 25, 2023             | February 1, 2023    | April 15, 2023     | 0%       | 0 days       | 1 day           | 65 days  |        |            |   |
| 930        | Testing & commissioning   | 12 days            | 12 days            | NA           | NA            | January 26, 2023   | February 8, 2023             | April 17, 2023      | April 29, 2023     | 0%       | 0 days       | 0 days          | 65 days  |        |            |   |
| 931        | CLP Meter Installation  | 0 days             | 0 days             | NA           | NA            | January 2, 2023    | January 2, 2023              | January 2, 2023     | January 2, 2023    | 0%       | 0 days       |                 | 0 days   |        |            |   |
| 932        | EMSD Submission Form 5 for Lift Inspection                                    | 0 days             | 0 days             | NA           | NA            | February 8, 2023   | February 8, 2023             | May 2, 2023         | May 2, 2023        | 0%       | 0 days       |                 | 82 days  |        |            |   |
| 933        | EMSD Lift Inspection  | 0 days             | 0 days             | NA           | NA            | February 22, 2023  | February 22, 2023            | May 16, 2023        | May 16, 2023       | 0%       | 0 days       |                 | 82 days  |        |            |   |
| 934        | Issuance of Lift Use Permit   | 0 days             | 0 days             | NA           | NA            | March 9, 2023      | March 9, 2023                | May 30, 2023        | May 30, 2023       | 0%       | ,<br>82 days |                 | 82 days  |        |            |   |
| 935        | Staircase ST1   | 60 days            | 60 days            | NA           | NA            | May 16, 2022       | July 26, 2022                | August 2, 2022      | October 13, 2022   | 0%       | 0 days       | 1 day           | 65 days  |        |            |   |
| 936        | Open Space & Promenade  | 561 days           | 561 days           | NA           | NA            | July 13, 2021      | May 30, 2023                 | October 7, 2021     | May 30, 2023       | 0%       | 0 days       | 1 ddy           |          |        |            |   |
| 936<br>937 | Open Space & Promenade<br>Open Space & Promenade (From Northern End - CH1720) | 501 days           | 501 days           | NA           | NA            | September 15,      | May 30, 2023<br>May 30, 2023 | October 11, 2021    | May 30, 2023       | 0%       | 0 days       |                 | 0 days   |        |            |   |
| 150        | open space & momenade (mom Northern End - CM1/20)                             | Joo uays           | Joo uays           |              | 10            | 2021               | 1104 30, 2023                | JUIDEI 11, 2021     | 1110y 30, 2023     | 0/0      | o uays       |                 | 0 days   |        |            |   |
| 938        | Observation Deck  | 210 days           | 210 days           | NA           | NA            | June 4, 2022       | February 13, 2023            | June 4, 2022        | May 30, 2023       | 0%       | 0 days       |                 | 0 days   |        |            |   |
| 939        | Foundation Construction   | 60 days            | 60 days            | NA           | NA            | June 4, 2022       | August 13, 2022              | June 4, 2022        | August 13, 2022    | 0%       | 0 days       | 3 days          | 0 days   |        |            |   |
| 940        | Structure work  | 60 days            | 60 days            | NA           | NA            | August 15, 2022    | -                            | September 26, 2022  |                    |          | 0 days       | 1 day           | 35 days  |        |            |   |
| 941        | Construction of Lift Core   | 35 days            | 35 days            | NA           | NA            | August 15, 2022    | September 25, 202            | •                   | September 26, 2022 |          |              | 2 days          | 0 days   |        |            |   |
| 942        | Lift installation   | 90 days            | 90 days            | NA           | NA            |                    | February 13, 2023            |                     | May 30, 2023       | 0%       | 85 days      |                 | 85 days  |        |            |   |
| 943        | E&M and ABWF works  | 60 days            | 60 days            | NA           | NA            |                    |                              | September 26, 2022  |                    |          |              | 3 days          | 0 days   |        |            |   |
| 943<br>944 | Toilet  | 366 days           | 366 days           | NA           | NA            |                    | December 6, 2022             |                     | December 6, 2022   |          | 0 days       | 5 0015          | 0 days   |        |            |   |
|            |   |                    |                    |              |               | •                  |                              |                     | October 25, 2021   |          |              | 0 days          |          |        |            |   |
| 945        | Footing   | 12 days            | 12 days            | NA           | NA            | September 15, 202  | •                            |                     |                    |          | 0 days       | 0 days          | 20 days  |        |            |   |
| 946        | Structure work  | 45 days            | 45 days            | NA           | NA            | September 30, 202  |                              |                     | December 16, 2021  |          | 0 days       | 0.5 days        | 20 days  |        |            |   |
| 947        | MIC toilet unit   | 24 days            | 24 days            | NA           | NA            |                    |                              | L December 17, 2021 | January 17, 2022   |          | 0 days       | 0.5 days        | 20 days  |        |            |   |
| 948        | E&M and ABWF works  | 60 days            | 60 days            | NA           | NA            |                    |                              | September 26, 2022  |                    |          | 0 days       | 3 days          | 0 days   |        |            |   |
| 949        | Amphitheater  | 90 days            | 90 days            | NA           | NA            | November 24, 2021  |                              | October 15, 2022    | February 1, 2023   |          | 264 days     |                 | 264 days |        |            |   |
| 950        | Fast food kiosk deck  | 45 days            | 45 days            | NA           | NA            | November 24, 2021  |                              | January 26, 2022    | March 22, 2022     | 0%       |              | 0.5 days        | 51 days  |        |            |   |
| 951        | Fast food Kiosk   | 86 days            | 86 days            | NA           | NA            | January 19, 2022   | May 6, 2022                  | March 23, 2022      | July 7, 2022       | 0%       |              | 1 day           | 51 days  |        |            |   |
| 952        | Fitness Ground Lawn & Water Play Plaza  | 82 days            | 82 days            | NA           | NA            | May 7, 2022        | August 12, 2022              | July 8, 2022        | October 14, 2022   | 0%       | 31 days      | 1 day           | 51 days  |        |            |   |
| 953        | Stepped Stage and Seating & Back of House Facility                            | 30 days            | 30 days            | NA           | NA            | August 15, 2022    | September 19, 202            | 2 September 7, 2022 | October 14, 2022   | 0%       | 0 days       | 0.5 days        | 20 days  |        |            |   |
|            | (under Bridge D3)   | 4E                 | 4                  | N 0          | NA            | Contractor 20 area | Neverther (2, 200            | Ostaber 15, 2022    | Deservice acces    | 00/      | 20 -         | 0 5 -1          | 20 -1-   |        |            |   |
| 954        | Trim and form formation level within Open Space &<br>Promenade area           | 45 days            | 45 days            | NA           | NA            | September 20, 2022 | vovember 12, 2022            | 2 Uctober 15, 2022  | December 6, 2022   | 0%       | 20 days      | 0.5 days        | 20 days  |        |            |   |
| 955        | Paving work   | 45 days            | 45 days            | NA           | NA            | December 7, 2022   | February 1 2023              | December 7, 2022    | February 1, 2023   | 0%       | 0 days       | 2 days          | 0 days   |        |            |   |
|            | ABWF, E&M work and street furniture   | 45 days<br>60 days | 45 days<br>60 days | NA           | NA            |                    |                              | March 12, 2023      | May 27, 2023       | 0%       |              | 2 days<br>1 day |          |        |            |   |
| 956        |   |                    |                    |              |               | February 2, 2023   | April 17, 2023               |                     |                    |          |              | 1 009           | 33 days  |        |            |   |
| 957        | FSD Form 501 Submission for FS Inspection                                     | 0 days             | 0 days             | NA           | NA            | March 23, 2023     | March 23, 2023               | May 1, 2023         | May 1, 2023        | 0%       | 0 days       |                 | 38 days  |        |            |   |
| 958        | FSD Inspection  | 0 days             | 0 days             | NA           | NA            | April 7, 2023      | April 7, 2023                | May 16, 2023        | May 16, 2023       | 0%       | 0 days       |                 | 38 days  |        |            |   |
| 959        | Issuance of FS Certificate  | 0 days             | 0 days             | NA           | NA            | April 22, 2023     | April 22, 2023               | May 30, 2023        | May 30, 2023       | 0%       | 38 days      |                 | 38 days  |        |            |   |
| 960        | Landscaping works   | 95 days            | 95 days            | NA           | NA            | February 2, 2023   | May 30, 2023                 | February 2, 2023    | May 30, 2023       | 0%       | 0 days       | 4 days          | 0 days   |        |            |   |
| 961        | Open Space & Promenade (From CH1720 - South End)                              | 447 days           | 447 days           | NA           | NA            | July 13, 2021      | January 6, 2023              | October 7, 2021     | May 30, 2023       | 0%       | 72 days      |                 | 72 days  |        |            |   |
|            | Madification (Committee UNCLATED COCC   | 150 -1             | 150 -1             | N 0          | NA            | huhu 42, 2025      | lanuar: 10, 2025             | Ostaber 7 2021      | Amril 0, 2022      | 00/      | 0.4-         | 1               | 70 -1-   |        |            |   |
| 962        | Modification (Seawall) CH1720-1820  | 150 days           | 150 days           | NA           | NA            | July 13, 2021      | January 10, 2022             | October 7, 2021     | April 8, 2022      | 0%       |              | 1 day           | 72 days  |        |            |   |
| 963        | Modification (Seawall) CH1820-1920  | 150 days           | 150 days           | NA           | NA            | July 13, 2021      | January 10, 2022             | October 7, 2021     | April 8, 2022      | 0%       | 0 days       | 1 day           | 72 days  |        |            |   |
| 964        | Temporary toilet  | 24 days            | 24 days            | NA           | NA            | July 13, 2021      | August 9, 2021               | January 31, 2022    | March 2, 2022      | 0%       | 0 days       | 0.5 days        | 167 days |        |            |   |
| 965        | Temporary Management Office   | 45 days            | 45 days            | NA           | NA            | July 24, 2021      | September 14, 202            | 1 February 15, 2022 | April 8, 2022      | 0%       | 95 days      | 0.5 days        | 167 days |        |            |   |
| 966        | Floating Stage Concrete structure   | 18 days            | 18 days            | NA           | NA            | January 11, 2022   | January 31, 2022             | April 9, 2022       | May 3, 2022        | 0%       | 0 days       | 0 days          | 72 days  |        |            |   |
| 967        | Stepped Seating at Southern End   | 24 days            | 24 days            | NA           | NA            | February 4, 2022   | March 3, 2022                | May 4, 2022         | May 31, 2022       | 0%       | 0 days       | 0.5 days        | 72 days  |        |            |   |

| Title: Revised Programme- | Critical          | Task  |          | <br>Manual Task |    | Duration-only  | Baseline Mileste  | one 🛇 | Summary         |    | External Tasks    |     | Inactive Milestone | $\diamond$ | Baseline Summary |
|---------------------------|-------------------|-------|----------|-----------------|----|----------------|-------------------|-------|-----------------|----|-------------------|-----|--------------------|------------|------------------|
| ED/2018/01 with Progress  | Critical Split    | Split |          | <br>Start-only  | E  | Baseline       | Milestone         | •     | Manual Summary  | I1 | External Milestor | e 🔷 | Inactive Summary   |            | J.               |
| Update as of 22-Sep-19    | Critical Progress | Task  | Progress | <br>Finish-only | з. | Baseline Split | <br>Summary Progr | ess   | Project Summary | 00 | Inactive Task     |     | Deadline           | ÷          |                  |
|                           |                   |       |          |                 |    |                |                   |       | Page 17         |    |                   |     |                    |            |                  |



| 1          | Task Name  | Duration | 5        | Actual Start | Actual Finish | Plan Start        | Plan Finish        | Late Start         | Late Finish        | Physical<br>%  | Free     | Time Risk<br>Allowance |                  | 19                  | 20 |
|------------|--|----------|----------|--------------|---------------|-------------------|--------------------|--------------------|--------------------|----------------|----------|------------------------|------------------|---------------------|----|
|            |  |          | Duration |              |               |                   |                    |                    |                    |                | Slack    |                        | s Slack 20       | 1                   |    |
| 968        | Trim and form formation level within Open Space & Promenade area | 14 days  | 14 days  | NA           | NA            | March 4, 2022     | March 19, 2022     | June 1, 2022       | June 17, 2022      | Complete<br>0% |          | (TRA)<br>0 days        | 72 days          | H1 H2<br>Sun Septem |    |
| 969        | Paving work  | 30 days  | 30 days  | NA           | NA            | March 21, 2022    | April 28, 2022     | June 18, 2022      | July 23, 2022      | 0%             | 0 days   | 0.5 days               | 72 days          |                     |    |
| 970        | ABWF, E&M work and street furniture                              | 50 days  | 50 days  | NA           | NA            | April 29, 2022    | June 27, 2022      | July 28, 2022      | September 24, 2022 | 0%             | 0 days   | 1 day                  | 75 days          |                     |    |
| 971        | CLP Meter Installation   | 0 days   | 0 days   | NA           | NA            | June 27, 2022     | June 27, 2022      | May 1, 2023        | May 1, 2023        | 0%             | 163 days |                        | 307 days         |                     |    |
| 972        | FSD Form 501 Submission for FS Inspection                        | 0 days   | 0 days   | NA           | NA            | December 8, 2022  | December 8, 2022   |                    | May 1, 2023        | 0%             | 0 days   |                        | 144 days         |                     |    |
| 973        | FSD Inspection   | 0 days   | 0 days   | NA           | NA            | December 22, 2022 | December 22, 2022  | May 16, 2023       |                    | 0%             | 0 days   |                        | 144 days         |                     |    |
| 974        | Issuance of FS Certificate                                       | 0 days   | 0 days   | NA           | NA            | January 6, 2023   | January 6, 2023    | May 30, 2023       | May 30, 2023       | 0%             | 144 days |                        | 144 days         |                     |    |
| 975        | Landscaping works  | 90 days  | 90 days  | NA           | NA            | August 20, 2022   |                    | November 16, 2022  |                    | 0%             | 72 days  |                        | 72 days          |                     |    |
| 976        | Part 1, 2A, 2B - Road L12  | 238 days | 238 days | NA           | NA            | August 11, 2022   | May 30, 2023       | October 6, 2022    | May 30, 2023       |                | 0 days   | ,                      | 0 days           |                     |    |
| 977        | Trim road formation  | 3 days   | 3 days   | NA           | NA            | August 11, 2022   | August 13, 2022    | October 6, 2022    | • •                | 0%             |          | 1 day                  | 45 days          |                     |    |
| 978        | Lay sub base   | 7 days   | 7 days   | NA           | NA            | August 15, 2022   | August 22, 2022    | October 10, 2022   |                    | 0%             |          | 1 day                  | 45 days          |                     |    |
| 979        | Lay kerb   | 12 days  | 12 days  | NA           | NA            | August 23, 2022   | September 5, 2022  |                    |                    | 0%             |          | 1 day                  | 45 days          |                     |    |
| 980        | Construct pedestrian street/ footpath                            | 14 days  | 14 days  | NA           | NA            |                   | September 22, 2022 |                    | November 16, 2022  |                |          | 1 day                  | 45 days          |                     |    |
| 981        | Install central median   | 14 days  | 14 days  | NA           | NA            |                   |                    | November 17, 2022  |                    |                |          | 1 day                  | 45 days          |                     |    |
| 981        | Concrete infill between profile barrier                          | 7 days   | 7 days   | NA           | NA            |                   | October 19, 2022   |                    | December 10, 2022  |                |          | 0 days                 | 45 days          |                     |    |
| 982<br>983 | Road pavement  | 5 days   | 5 days   | NA           | NA            |                   |                    | December 12, 2022  |                    |                |          | 0 days                 | 0 days           |                     |    |
| 985<br>984 | Install street furniture   | 131 days | 131 days | NA           | NA            | December 17, 2022 |                    | December 17, 2022  |                    | 0%             |          | 6 days                 | 0 days<br>0 days |                     |    |
|            | Planned Completion for Section 6                                 | 0 days   | 0 days   | NA           | NA            | May 30, 2023      | May 30, 2023       | May 30, 2023       | May 30, 2023       |                |          | 0 days                 | 0 days<br>0 days |                     |    |
| 985        |  |          |          |              |               |                   | May 30, 2023       |                    |                    |                |          | 0 uays                 |                  |                     |    |
| 986        | Section 7  | 365 days | 365 days | NA           | NA            | March 6, 2023     |                    | March 6, 2023      | May 29, 2024       |                | 0 days   | 10 daya                | 0 days           |                     |    |
| 987        | Establishment work for landscape softwork                        | 365 days | 365 days | NA           | NA            | March 6, 2023     | May 29, 2024       | March 6, 2023      | May 29, 2024       |                |          | 10 days                | 0 days           |                     |    |
| 988        | Planned Completion for Section 7                                 | 0 days   | 0 days   | NA           | NA            | May 29, 2024      | May 29, 2024       | May 29, 2024       | May 29, 2024       | 0%             | 0 days   |                        | 0 days           |                     |    |
| 989        | Section 8 (Subject to Excision)                                  | 152 days | 152 days | NA           | NA            | May 26, 2021      | November 24, 2021  |                    | December 2, 2021   |                | 7 days   |                        | 7 days           |                     |    |
| 990        | Part 1 - DCS Intake Box Culvert - CHB. 0-5 (5m)                  | 33 days  | 33 days  | NA           | NA            | May 26, 2021      | July 5, 2021       | June 25, 2021      | August 3, 2021     | 0%             | 0 days   |                        | 25 days          |                     |    |
| 991        | Temporary ELS & Excavation                                       | 18 days  | 18 days  | NA           | NA            | May 26, 2021      | June 16, 2021      | June 25, 2021      | July 16, 2021      | 0%             |          | 2 days                 | 25 days          |                     |    |
| 992        | Positioning of precast intake                                    | 5 days   | 5 days   | NA           | NA            | June 17, 2021     | June 22, 2021      | July 17, 2021      | July 22, 2021      |                |          | 1 days                 | 25 days          |                     |    |
| 993        | Remove struts and backfilling                                    | 10 days  | 10 days  | NA           | NA            | June 23, 2021     | July 5, 2021       | July 23, 2021      | August 3, 2021     | 0%             | 18 days  | 2 days                 | 25 days          |                     |    |
| 994        | Part 2A - Diversion & abandon of extg DCS box culvert            | 152 days | 152 days | NA           | NA            | May 26, 2021      | November 24, 2021  | June 3, 2021       | December 2, 2021   | 0%             | 7 days   |                        | 7 days           |                     |    |
| 995        | TTA, Temporary ELS & Excavation                                  | 51 days  | 51 days  | NA           | NA            | May 26, 2021      | July 26, 2021      | June 3, 2021       | August 3, 2021     | 0%             | 0 days   | 3 days                 | 7 days           |                     |    |
| 996        | Diversion of existing DCS box culvert                            | 26 days  | 26 days  | NA           | NA            | July 27, 2021     | August 25, 2021    | August 4, 2021     | September 2, 2021  | 0%             | 0 days   | 2 days                 | 7 days           |                     |    |
| 997        | Break up existing box culvert (4 walls) + top slab               | 35 days  | 35 days  | NA           | NA            | August 26, 2021   | October 7, 2021    | September 3, 2021  | October 16, 2021   | 0%             | 0 days   | 2 days                 | 7 days           |                     |    |
| 998        | Construct new walls at existing box culvert                      | 20 days  | 20 days  | NA           | NA            | October 8, 2021   | November 1, 2021   | October 18, 2021   | November 9, 2021   | 0%             | 0 days   | 1 days                 | 7 days           |                     |    |
| 999        | Abandon existing DCS box culvert                                 | 20 days  | 20 days  | NA           | NA            | November 2, 2021  | November 24, 2021  | November 10, 2021  | December 2, 2021   | 0%             | 0 days   | 1 days                 | 7 days           |                     |    |
| 1000       | Planned Completion for Section 8                                 | 0 days   | 0 days   | NA           | NA            | November 24, 2021 | November 24, 2021  | December 2, 2021   | December 2, 2021   | 0%             | 0 days   | 0 days                 | 7 days           |                     |    |
| 1001       | Section 9 (Subject to Excision)                                  | 174 days | 174 days | NA           | NA            | November 21, 2020 | June 25, 2021      | November 30, 2020  | July 5, 2021       | 0%             | 7 days   |                        | 7 days           |                     |    |
| 1002       | Noise barrier fronting to 4B5 at Rd D3A & Bus Lay By ~80m        | 174 days | 174 days | NA           | NA            | November 21, 2020 | June 25, 2021      | November 30, 2020  | July 5, 2021       | 0%             | 7 days   |                        | 7 days           |                     |    |
| 1003       | ELS & Excavation   | 18 days  | 18 days  | NA           | NA            | November 21, 2020 | December 11, 2020  | November 30, 2020  | December 19, 2020  | 0%             | 0 days   | 1 days                 | 7 days           |                     |    |
| 1004       | Noise Barrier Foundation   | 75 days  | 75 days  | NA           | NA            | December 12, 2020 | March 16, 2021     | December 21, 2020  | March 24, 2021     | 0%             | 0 days   | 4 days                 | 7 days           |                     |    |
| 1005       | CNP Application  | 28 days  | 28 days  | NA           | NA            | January 16, 2021  | February 12, 2021  | February 25, 2021  | March 24, 2021     | 0%             | 32 days  |                        | 40 days          |                     |    |
| 1006       | Frame & Panel installation (Night Work)                          | 81 days  | 81 days  | NA           | NA            | March 17, 2021    | June 25, 2021      | March 25, 2021     | July 5, 2021       | 0%             | 0 days   | 4 days                 | 7 days           |                     |    |
| 1007       | Planned Completion for Section 9                                 | 0 days   | 0 days   | NA           | NA            | June 25, 2021     | June 25, 2021      | July 5, 2021       | July 5, 2021       | 0%             |          | 0.5 days               | 10 days          |                     |    |
| 1008       | Section 10 (Subject to Excision)                                 | 582 days | 582 days | NA           | NA            | June 5, 2021      | May 18, 2023       | June 17, 2021      | May 30, 2023       | 0%             | 9 days   |                        | 9 days           |                     |    |
| 1000       | Decking for Underpass (Rd L14)                                   | 581 days | 581 days | NA           | NA            | June 5, 2021      | May 17, 2023       | June 17, 2021      | May 29, 2023       | 0%             | 9 days   |                        | 9 days           |                     |    |
| 1010       | Support along U-through  | 225 days | 225 days | NA           | NA            | June 5, 2021      | March 7, 2022      | June 17, 2021      | March 17, 2022     | 0%             |          | 10 days                | 9 days           |                     |    |
| 1010       | Plinth installation along support                                | 123 days | 123 days | NA           | NA            | March 8, 2022     | August 4, 2022     | March 18, 2022     | August 15, 2022    | 0%             |          | 6 days                 | 9 days           |                     |    |
| 1011       | Placing of beam along underpass                                  | 90 days  | 90 days  | NA           | NA            |                   |                    | September 19, 2022 |                    | 0%             |          | 4 days                 | 9 days           |                     |    |
| 1012       | Cover-up (Roof)  | 115 days | 115 days | NA           | NA            | December 24, 2022 |                    | January 5, 2023    | May 29, 2023       | 0%             |          | 5 days                 | 9 days           |                     |    |
|            |  | 110 0040 | 110 00,5 |              |               | 20022             |                    | 54                 |                    | 0,0            | o duys   | S duys                 | Judys            |                     |    |

| Title: Revised Programme-                          | Critical                            | <br>Task                   | Manual Task                   |        | Duration-only              | <br>Baseline Milestor           | e 🛇 | Summary                           | <br>External Tasks                  | Inactive Milestone           | \$<br>Baseline Summary |
|--|-------------------------------------|----------------------------|-------------------------------|--------|----------------------------|---------------------------------|-----|-----------------------------------|-------------------------------------|------------------------------|------------------------|
| ED/2018/01 with Progress<br>Update as of 22-Sep-19 | Critical Split<br>Critical Progress | <br>Split<br>Task Progress | <br>Start-only<br>Finish-only | C<br>3 | Baseline<br>Baseline Split | <br>Milestone<br>Summary Progre | \$  | Manual Summary<br>Project Summary | External Milestone<br>Inactive Task | Inactive Summary<br>Deadline |                        |
|  | -                                   |                            |                               |        |                            |                                 |     | Page 18                           |                                     |                              |                        |



## **Appendix C – Environmental monitoring schedules**

### Contract No. EDO 15/2018 Environmental Monitoring at Kai Tak Development Stage 4 Infrastructure at the former runway and south apron Environmental Monitoring and Weekly Site Inspection Schedule for December 2020

December 2020

| Sun | Mon  | Tue  | Wed  | Thu  | Fri | Sat  |
|-----|--|--|--|--|-----|--|
|     |  | 1  | 2<br>24-hr TSP: AM3,<br>AM4(A), AM7<br>1-hr X3 TSP: AM3,<br>AM4(A), AM7<br>30-min Noise: M11, M12  | 3<br>Weekly Site Inspection                    | 4   | 5  |
| 6   | 7  | 8<br>24-hr TSP: AM3,<br>AM4(A), AM7<br>1-hr X3 TSP: AM3,<br>AM4(A), AM7<br>30-min Noise: M11, M12  | 9  | 10<br>Weekly Site Inspection +<br>SSMC meeting | 11  | 12   |
| 13  | 14<br>24-hr TSP: AM3,<br>AM4(A), AM7<br>1-hr X3 TSP: AM3,<br>AM4(A), AM7<br>30-min Noise: M11, M12 | 15   | 16   | 17<br>Weekly Site Inspection                   | 18  | 19<br>24-hr TSP: AM3,<br>AM4(A), AM7<br>1-hr X3 TSP: AM3,<br>AM4(A), AM7 |
| 20  | 21   | 22   | 23<br>24-hr TSP: AM3,<br>AM4(A), AM7<br>1-hr X3 TSP: AM3,<br>AM4(A), AM7<br>30-min Noise: M11, M12 | 24<br>Weekly Site Inspection                   | 25  | 26   |
| 27  | 28   | 29<br>24-hr TSP: AM3,<br>AM4(A), AM7<br>1-hr X3 TSP: AM3,<br>AM4(A), AM7<br>30-min Noise: M11, M12 | 30   | 31<br>Weekly Site Inspection                   |     |  |

NOTE:

1) Site inspection schedule and Impact monitoring schedule may be changed due to unforeseen circumstance (e.g. adverse weather).

#### Air Quality Monitoring Station

AM3 - Sky Tower AM4(A) - The Hong Kong Society for the Blind's Factory cum Sheltered Workshop AM7 - Hong Kong Children's Hospital

#### Noise Quality Monitoring Station

M11 - The Hong Kong Society for the Blind's Factory cum Sheltered Workshop M12 - Hong Kong Children's Hospital

### Contract No. EDO 15/2018 Environmental Monitoring at Kai Tak Development Stage 4 Infrastructure at the former runway and south apron Propose Environmental Monitoring and Weekly Site Inspection Schedule for January 2021

| Sun | Mon   | Tue | Wed  | Thu   | Fri   | Sat   |
|-----|---|-----|--|---|---|---|
|     |   |     |  |   | 1   | 2   |
| 3   | 4<br>24-hr TSP: AM3,<br>AM4(A), AM7<br>1-hr X3 TSP: AM3,<br>AM4(A), AM7<br>30-min Noise: M11, M12 | 5   | 6  | 7<br>Weekly Site Inspection +<br>SSMC meeting   | 8   | 9<br>24-hr TSP: AM3, AM7<br>1-hr X3 TSP: AM3, AM7 |
| 10  | 11  | 12  | 13   | 14<br>Weekly Site Inspection  | 15<br>24-hr TSP: AM3, AM7<br>1-hr X3 TSP: AM3, AM7<br>30-min Noise: M12 | 16  |
| 17  | 18  | 19  | 20   | 21<br>Weekly Site Inspection<br>24-hr TSP: AM3, AM7<br>1-hr X3 TSP: AM3, AM7<br>30-min Noise: M12 | 22  | 23  |
| 24  | 25  | 26  | 27<br>24-hr TSP: AM3,<br>AM4(A), AM7<br>1-hr X3 TSP: AM3,<br>AM4(A), AM7<br>30-min Noise: M11, M12 | 28<br>Weekly Site Inspection  | 29  | 30  |
| 31  |   |     |  |   |   |   |

January 2021

NOTE:

1) Site inspection schedule and Impact monitoring schedule may be changed due to unforeseen circumstance (e.g. adverse weather).

2) Due to the COVID-19 diagnosed case confirmed on 4 Jan 2021 in The Hong Kong Society for the Blind's Factory cum Sheltered Workshop [AM4(A) / M11], the workshop will be closed for cleaning and disinfection work from 5 to 25 Jan 2021. No impact monitoring will be conducted.

#### Air Quality Monitoring Station

AM3 - Sky Tower

AM4(A) - The Hong Kong Society for the Blind's Factory cum Sheltered Workshop AM7 - Hong Kong Children's Hospital

#### Noise Quality Monitoring Station


M11 - The Hong Kong Society for the Blind's Factory cum Sheltered Workshop M12 - Hong Kong Children's Hospital

# **Appendix D – Photographic records**

## Impact Air Quality Monitoring



Measurement setup at AM3



Measurement setup at AM4(A)




Measurement setup at AM7

## Impact Noise Monitoring



Appendix E – Calibration certificates, catalogue of air quality monitoring equipment



|                        | Air Sampler (                    | Calibration Curve Plo<br>(Dickson recorder |                                       | on                              |                          | Air Sampler                      | Calibration Curve Plo<br>(Dickson recorder | 8                    | ion                           |
|------------------------|----------------------------------|--|---------------------------------------|---------------------------------|--------------------------|----------------------------------|--|----------------------|-------------------------------|
| Calibration curve ref. | No.: ATSPC-01-                   | 2020102702 Date of                         | calibration :2                        | 7/10/2020                       | Calibration curve ref.   | No.: ATSPC-0                     | I-2020120902 Date of                       | calibration :        | 09/12/2020                    |
| Location :             | Sky Tower                        | Sample                                     | r:                                    | TE-5170X                        | Location :               | Sky Tower                        | Sample                                     | er :                 | TE-5170X                      |
| Qstd Slope, m =        | pressure, Pa =759.<br>2.04882    |  | nt temperature, Ta =tercept, b =      | 300.35 (deg K)                  |                          | pressure, Pa = 762<br>2.04882    |  |                      | ( deg K )                     |
| Calibration Curve      |                                  | 0.1  |                                       | 1.5                             | <u>Calibration Curve</u> |                                  |  |                      |                               |
| Plate No.              | H <sub>2</sub> O<br>( in )       | Qstd<br>(m <sup>3</sup> /min)              | I<br>( chart )                        | IC<br>( corrected )             | Plate No.                | H <sub>2</sub> O<br>(in)         | Qstd $(m^3/min)$                           | I<br>( chart )       | IC<br>( corrected )           |
| 18                     | 7.60                             | 1.345                                      | 48.0                                  | 47.78                           | 18                       | 7.60                             | 1.365                                      | 48.0                 | 48.50                         |
| 13                     | 6.20                             | 1.215                                      | 43.0                                  | 42.81                           | 13                       | 6.20                             | 1.234                                      | 43.0                 | 43.45                         |
| 10                     | 5.50                             | 1.145                                      | 40.0                                  | 39.82                           | 10                       | 5.30                             | 1.141                                      | 40.0                 | 40.42                         |
| 7                      | 4.00                             | 0.977                                      | 34.0                                  | 33.85                           | 7                        | 4.10                             | 1.004                                      | 35.0                 | 35.37                         |
| 5                      | 2.30                             | 0.742                                      | 28.0                                  | 27.87                           | 5                        | 2.40                             | 0.770                                      | 28.0                 | 28.29                         |
| Subsequent calculat    | ion of sampler flow              |  |                                       |                                 | Subsequent calculation   | on of sampler flow               |  |                      |                               |
| Method                 |                                  | libration equation                         | Slope, m                              | Intercept, b Corr. coeff., r    | Method                   | -                                | alibration equation                        | Slope, m             | Intercept, b Corr. coeff.     |
|                        | 65.00<br>55.00<br>45.00<br>35.00 |  |                                       |                                 |                          | 65.00<br>55.00<br>45.00<br>35.00 |  |                      |                               |
|                        | 25.00<br>15.00<br>0.6 0.1        | 8 1.0 1.2 1.4<br>Ostd / IC Calibration 0   | Qstd (m3/min)<br>1.6 1.8 2.0<br>Curve |                                 |                          | 25.00                            | 0.8 1.0 1.2 1.4<br>Qstd / IC Calibration C |                      |                               |
| Calibration curve req  | 15.00 0.6 0.1                    | Qstd / IC Calibration C                    | 1.6 1.8 2.0<br>Curve                  | P range ( 1.1 - 1.7 m3 / min ). | Calibration curve requ   | 15.00 0.6                        | Qstd / IC Calibration C                    | 1.6 1.8 2.0<br>Curve | SP range ( 1.1 - 1.7 m3 / mir |

|                               | ir Sampler Calibration Curve   | Plotting & Culculat                       | 0.0  |                        | Air Sampler  | Calibration Curve Plo<br>(Dickson recorder) | -                            | ion                         |
|-------------------------------|--|---|--|------------------------|--|---|------------------------------|-----------------------------|
|                               | (Dickson reco  |   |  | Calibration curve ref. | No.: ATSPC-0   | 01-2020120901 Date of                       | calibration :                | 09/12/2020                  |
| Calibration curve ref. No. :  |  | te of calibration :                       | 27/10/2020   |                        | Hong Kong Society f<br>actory cum Sheltered  |   | r :                          | TE-5170X                    |
|                               | ong Society for the Blind's<br>um Sheltered Workshop Sa  | mpler :                                   | TE-5170X   | Calibration Data       |  |   |                              |                             |
| Calibration Data              |  |   |  | Ambient barometric p   | oressure, Pa =76   | 2.9 (mmHg) Ambien                           | nt temperature, Ta =         | 292.95 ( deg K              |
| Ambient barometric pressure   | Pa = 759.1 (mmHg) Ar   | nbient temperature, Ta -                  | 300.35 (deg K)   | Qstd Slope, m =        | 2.04882  | Qstd Int                                    | tercept, b =0                | 1270                        |
| Qstd Slope, m = 2.0488        | 2 Q.   | td Intercept, b = -0.01                   | 1270   | Calibration Curve      |  |   |                              |                             |
| Calibration Curve             |  |   |  | Plate No.              | H <sub>2</sub> O   | Qstd  | Ι                            | IC                          |
| Plate No.                     | H <sub>2</sub> O Qstd  | I   | IC   |                        | ( in )   | (m <sup>3</sup> /min)                       | ( chart )                    | ( corrected )               |
|                               | (in) (m <sup>3</sup> /min)   | ( chart )                                 | ( corrected )  | 18                     | 7.30   | 1.338                                       | 48.0                         | 48.50                       |
| 18                            | 7.40 1.327   | 48.0                                      | 47.78 43.80  | 13                     | 6.40   | 1.253                                       | 44.0                         | 44.46                       |
| 13                            | 6.30 1.225<br>5.20 1.114   | 44.0                                      | 43.80<br>39.82   | 10                     | 5.10   | 1.119                                       | 39.0                         | 39.41                       |
| 7                             | 3.80 0.953   | 34.0                                      | 33.85  | 7                      | 3.60   | 0.941                                       | 34.0                         | 34.36                       |
| 5                             | 2,40 0,758   | 28.0                                      | 27.87  | 5                      | 2.40   | 0.770                                       | 28.0                         | 28.29                       |
|                               | - 1/ml [1) (Sqn ((Pov /760) (296)<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55.00<br>55 | Qual (m2)(mis)<br>4 L6 18 20<br>ion Ourve | 0.8769 0.9990  | Dickson recorder       | 75.00         Image: Constraint of the second s | ( Sqrt ( Pav / 760 ) ( 298 / Tav ) )        | Qstd (m3/min)<br>1.6 1.8 2.0 | 1.5174 0.997.               |
| Calibration curve requirement | /min) = 1/m [Sqrt (H <sub>2</sub> O (Pa / 760  |   | and the second sec |                        |  | • 0.990 ; (B). At least 3 Qstd              |                              | SP range ( 1.1 - 1.7 m3 / m |

|                                     |   |   |  |                              |  | Air Sample  | r Calibration Curve Pl<br>(Dickson recorder | 8  | tion                   |
|-------------------------------------|---|---|--|------------------------------|--|---|---|--|------------------------|
|                                     | Air Sampler   | Calibration Curve P<br>(Dickson recorde | 2  | on                           | Calibration cur                          | e ref. No. : ATSPC-   | 01-2020120903 Date o                        | f calibration :  | 09/12/2020             |
| Calibration curve ref.              | . No. : ATSPC-0   | 01-2020102703 Date of                   | of calibration : 2   | 27/10/2020                   | Location :                               | Hong Kong Children  | 's Hospital Sample                          | er :   | TE-5170X               |
| Location :                          | Hong Kong Children's  | s Hospital Samp                         | ler :  | TE-5170X                     |  | etric pressure, Pa =76  |   | ent temperature, Ta =  | 292.95 ( deg K         |
|                                     | pressure, Pa = 759<br>2.04882   |   | ent temperature, Ta =<br>intercept, b = -0.01  | 300.35 (deg K)<br>1270       | Qstd Slope, m =<br><u>Calibration Ca</u> |   | Qstd In                                     | ntercept, b = $-0.0$   | 111270                 |
| Calibration Curve                   |   | 0.1                                     |  |                              | Plate No.                                | H <sub>2</sub> O<br>( in )  | Qstd<br>(m <sup>3</sup> /min)               | I<br>( chart )   | IC<br>( corrected )    |
| Plate No.                           | H <sub>2</sub> O<br>( in )  | Qstd<br>(m <sup>3</sup> /min)           | I<br>( chart )   | IC<br>( corrected )          | 18                                       | 7.50  | 1.356                                       | 50.0   | 50.52                  |
| 18                                  | 7.30  | 1.318                                   | 49.0   | 48.78                        | 13                                       | 6.10  | 1.224                                       | 44.0   | 44.46                  |
| 13                                  | 6.20  | 1.215                                   | 45.0   | 44.80                        | 10                                       | 4.90  | 1.097                                       | 40.0   | 40.42                  |
| 10                                  | 5.10  | 1.103                                   | 41.0   | 40.82                        | 7  | 3.80  | 0.967                                       | 35.0   | 35.37                  |
| 7                                   | 3.90  | 0.965                                   | 36.0   | 35.84                        | 5  | 2.50  | 0.785                                       | 29.0   | 29.30                  |
| 5                                   | 2.60  | 0.789                                   | 30.0   | 29.87                        | Subsequent cal                           | culation of sampler flow  |   |  |                        |
| Subsequent calculat                 | tion of sampler flow  |   |  |                              | Methoo                                   |   | Calibration equation                        | Slope, m   | Intercept, b Corr. coe |
| Method                              | 0   | Calibration equation                    | Slope, m   | Intercept, b Corr. coeff., r |  |   | (Sqrt ((Pav / 760)(298 / Tav                |  |                        |
| Dickson recorder                    | Qstd = 1 / m1 [ (1) (   | (Sqrt ( ( Pav / 760 ) ( 298 / Tav       |  | 1.5579 0.9998                | Dickson record                           | 75.00   | ( Sqrf ( ( Pav / 760 ) ( 298 / 1av          | )))-b1] 36.744   | 0.1175 0.9983          |
| Dickson recorder                    | 75.00<br>65.00<br>55.00<br>45.00<br>35.00<br>15.00  | (Sqrt ( ( Pav / 760 ) ( 298 / Tav       | )))-b1] 35.681   |                              | Dickson record                           | 75.00         - <td></td> <td>Qstd (m3/min)<br/>1.6 1.8 2.0</td> <td>0.1175 0.998:</td> |   | Qstd (m3/min)<br>1.6 1.8 2.0   | 0.1175 0.998:          |
|                                     | 75.00<br>65.00<br>55.00<br>45.00<br>15.00<br>15.00<br>0.6   | (Sqrt ( ( Pav / 760 ) ( 298 / Tav       | )))-b1] 35.681   |                              |  | 75.00<br>65.00<br>45.00<br>35.00<br>15.00<br>0.6  |   | Qstd(m3/min)<br>1.6 1.8 2.0<br>Curve   |                        |
| Calibration curve req<br>Remark : Q | 75.00<br>65.00<br>45.00<br>45.00<br>25.00<br>15.00<br>15.00<br>0.6<br>15.00<br>0.6<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00<br>15.00 | (Sqrt ( ( Pav / 760 ) ( 298 / Tav       | )))-b1] 35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681<br>35.681 | 1.5579 0.9998                |  | $\begin{bmatrix} 75.00 & f \\ 65.00 & f \\ 55.00 & g \\ 45.00 & g \\ 55.00 & g \\ 15.00 & 0.6 \end{bmatrix}$<br>e requirements : (A). r :<br>Qstd (m <sup>3</sup> /min) = 1/t<br>IC (corrected) = 1 [ S   | 0.8 1.0 1.2 1.4<br>Qstd / IC Calibration    | Qstd (m3/min)<br>1.6 1.8 2.0<br>Curve<br>d numbers are in the T<br>298 / Ta ) ) - b ].<br>) ]. |                        |

| Calibration Certi  | ficate for Calibrator   |
|--|---|
|  | l Calibration   |
|  | tification Information  |
| Operator: Jim Tisch  | Pa: 753.4 mm Hg<br>or S/N: 0006   |
|  | AVIme<br>(m3)         ΔTime<br>(mm Hg)         ΔP         ΔH           1         1.4300         3.2         2.00           1         1.010         6.4         4.00           1         0.9010         7.9         5.00           1         0.709         12.8         5.50   |
|  | a Tabulation  |
| $\begin{array}{c c} Vstd \\ (m3) \\ (m3) \\ (v-axis) \\ 0.9937 \\ 0.6949 \\ 0.9875 \\ 0.9875 \\ 0.9863 $ | Va         (v-axis)         (v-axis)           0.9958         0.6963         0.8865           0.9915         0.9817         1.2536           0.9895         1.0982         1.4016           0.9883         1.1532         1.4700           0.9830         1.3865         1.7729           m=         1.26293           OA         b=         -0.00707 |
| Ct<br>Vstd=  ΔVol((Pa-ΔP)/Pstd)(Tstd/Ta)   | lculations Va= ΔVol((Pa-ΔP)/Pa)   |
| <b>Qstd=</b> Vstd/ΔTime  | Qa=     Va/ATime       : flow rate calculations:  |
| $\mathbf{Qstd=} 1/m\left(\!\left(\sqrt{\Delta H\!\left(\frac{Pa}{Pstd}\right)\!\left(\frac{Tstd}{Ta}\right)}\right)$   | b) $\mathbf{Qa} = 1/m\left(\left(\sqrt{\Delta H(Ta/Pa)}\right) - b\right)$  |
| Standard Conditions       Tstd:     298.15 %       Pstd:     760 mm Hg       Lt:     calibrator manometer reading (in H2O)       ΔP:     rootsmeter manometer reading (inm Hg)       Ta:     actual absolute temperature ("K)       Pa:     actual barometric pressure (mm Hg)       b:     intercept       m:     slope   | RECALIBRATION<br>US EPA recommends annual recalibration per 1998<br>40 Code of Federal Regulations Part 50 to 51,<br>Appendix B to Part 50, Reference Method for the<br>Determination of Suspended Particulate Matter in<br>the Atmosphere, 9.2.17, page 30   |
| Tisch Environmental, Inc.<br>145 South Miami Avenue  | www.tisch-env.com<br>TOLL FREE: (877)263-7610   |
| Village of Cleves, OH 45002  | FAX: (513)467-9009  |
|  |   |
|  |   |

### Catalogue of Dust Meter (TSI Sidepak AM510)

The SidePak AM510 monitor's easy-to-read display shows your data as both real-time aerosol mass-concentration and 8-hour time-weighted average (TWA). With its convenient data logging and long battery life, the AM510 is also ideal for extended sampling. The easy-to-use TrakPro Data Analysis Software lets you create effective graphs and reports.



#### **User Friendly**

+ Small, lightweight and quiet to maximize worker acceptance + Rugged design with secure belt clip + Easy-to-understand user interface with only four keys + Lockable keypad prevents tampering while sampling + User-adjustable sample flow rate + Define, label and store multiple calibration constants + Easy-to-read LCD display + Convenient, threaded tripod socket accommodates area sampling

#### Advanced Features

+ Smart Battery Management System provides precise run time information, maximizes battery capacity and speeds charging Integrated pump allows use of size-selective aerosol inlet conditioners + Built-in impactors let you choose "none," 1.0, 2.5 or 10-micron cut off + 10-mm Dorr-Oliver cyclone for respirable sampling + Display shows real-time concentrations (mg/m³) and "on-the-fly" TWA as you data log + Display statistics: max, min and average readings, elapsed time and 8-hour TWA

#### **Quick and Easy Reports**

+ Convenient preprogramming for occupational exposure sampling + Data log for long periods and store multiple tests + Analyze data, print graphs and create reports with TrakPro Data Analysis Software + USB port lets you conveniently connect to your computer

#### Power to Spare

+ Long-lasting NiMH rechargeable battery packs eliminate "memory" issues + Choice of rechargeable NiMH smart battery packs or AA-cell pack

#### Model AM510 SidePak Personal Aerosol Monitor

| Sensitivity<br>Sensor Type |
|----------------------------|
| Aerosol<br>Concentration   |

0.001 to 20 mg/m<sup>3</sup> Range (calibrated to respirable fraction of ISO 12103-1, A1 test dust) Particle Size Range 0.1 to 10 micrometer (µm) Minimum Resolution 0.001 mg/m<sup>3</sup> ±0.001 mg/m<sup>3</sup> over 24 hours using 10-second time-constant Temperature Coefficient Approximately +0.0005 mg/m<sup>3</sup> per °C (for variations from temperature at which instrument was last zeroed)

90° light scattering,

670 nm laser diode

#### Flow Rate Range

Zero stability

User-adjustable, 0.7 to 1.8 liters/min (L/min)

**Temperature Range** Operating Range 32 to 120°F (0 to 50°C) Storage Range -4 to 140°F (-20 to 60°C)

**Operational Humidity** 

0 to 95% RH, non-condensing

Time Constant (LCD display) Jser-adjustable, 1 to 60 seconds Range

Data Logging Approx. 31,000 Data Points Logging Interval User-adjustable, 1 second to 1 hour

#### **User-Select Calibration Factors**

Factory Setting 1.0 (non-adjustable) User-defined Settings 3, with user-defined labels 0.1 to 10.0, user-adjustable

#### Physical External Dimensions

Range

Weight

4.2 x 3.7 x 2.8 in. (106 x 92 x 70 mm) with 801723, 801724, 801729 or 801743 battery 5.1 x 3.7 x 2.8 in. (130 x 92 x 70 mm) with 801708, 801722, 801728, 801735, or 801736 battery 16 oz (0.46 kg) with 801723, 801724, 801729 or 801743 battery 19 oz (0.54 kg) with 801708, 01722, 801728, 801735, or 801736 battery Display Tripod Socket 2 line x 12 character LCD 1/4-20 female thread

### Power Supply/Charger (P/N 2613210) Input Voltage Range 100 to 240 VAC. 50 to 60 Hz

Input Voltage Range Output Voltage 9 VDC @ 10 A

#### Maintenance Factory Clean/Calibrate User Zero Calibration

Before each use As needed User Flow Calibration

Recommended annually

### Communications Interface

USB 1.1 Type Connector, Instrument USB Mini-B (socket)

#### Minimum Computer Requirements for TrakPro™ Data Analysis Software

Communications Port Universal Serial Bus (USB) v 1.1 or higher Microsoft Windows® XP, or 7 Operating System (32-bit or 64-bit) operating systems


#### **Battery Performance**

| Battery Options   | Charge<br>Time (hrs)* | Intrinsic<br>Safety Rating | Run Time<br>(hrs @<br>1.7 L/min) |
|---|-----------------------|----------------------------|----------------------------------|
| 1600 mAH<br>NiMH Pack, 4.8 V<br>(P/N 801723)  | 3.0                   | No                         | 7.1                              |
| 1650 mAH<br>NiMH Pack, 4.8V<br>(P/N 801724,<br>801729 or 801743)                                      | 3.5                   | CSA**                      | 7.5                              |
| 2700 mAH NiMH<br>Pack, 4.8 V (P/N<br>801722 or 801728)  | 5.5                   | No                         | 12.0                             |
| 2700 mAH<br>NiMH Pack, 4.8 V<br>(P/N 801735)  | 5.5                   | No                         | 12.0                             |
| 6-Cell AA-size<br>Alkaline Pack***<br>(P/N 801708 or<br>801736 with six<br>user-supplied<br>AA cells) | N/A                   | No                         | 22.5                             |

\*Of a fully depleted battery \*\*All dust plugs and dust gaskets must be installed. \*\*\*Using Energizer AA-size, E91 alkaline batteries.

#### **Battery Level Indicator**

The Smart Battery Management System™ technology utilizes a built-in "gauge" in the SidePak™ battery packs. The gauge monitors battery capacity and calculates run time information by dividing capacity of the battery (mAH) by the instantaneous current consumed by the instrument (mA). This calculation is correct for current operating conditions and can change due to current (mA) consumption or changes in battery capacity.



#### Personal Aerosol Monitor Performance check with High Volume Sampler

| Preformance Check ref. No. : | AS0200201-1 | Report Issue Date: | 29/01/2020 |  |
|------------------------------|-------------|--------------------|------------|--|
| Date of performance check :  | 20/01/2020  |                    |            |  |

#### Objective:


A dust meter, TSI AM510 Sidepak, and a Total Suspended Particulate High Volume Air Sampler (HVS) were placed together to measure the Total Suspended Particulate (TSP) concentrations simultaneously to check the performance.

#### Equipment Used:

| Equipment   | Manufacturer and Model | Serial Number |
|---|------------------------|---------------|
| Personal Aerosol Monitor                                  | TSI AM510 Sidepak      | 11506009      |
| Total Suspended Particulate High Volume Air Sampler (HVS) | GS2310                 | 10346         |

#### Resush:

| Equipment                     |    | Measurement | Result, µg/m <sup>3</sup> |     |
|-------------------------------|----|-------------|---------------------------|-----|
| TSI AM510 Sidepak             | 62 | 131         | 203                       | 238 |
| High Volume Air Sampler (HVS) | 56 | 118         | 184                       | 224 |




- ( Chan Kwok Ho Name : - ( Wong Yin Tong

)

### Form No. ENV CAL SAMPLER CCI 4612/12/2015

Name :



### Calibration Certificate of Dust Meter (TSI Sidepak AM510)

Personal Aerosol Monitor Performance check with High Volume Sampler

| Preformance Check ref. No. : | AS0200201-2 | Report Issue Date: | 27/01/2020 |  |
|------------------------------|-------------|--------------------|------------|--|
| Date of performance check :  | 20/01/2020  |                    |            |  |

#### Objective:


A dust meter, TSI AM510 Sidepak, and a Total Suspended Particulate High Volume Air Sampler (HVS) were placed together to measure the Total Suspended Particulate (TSP) concentrations simultaneously to check the performance.

### Equipment Used:

| Equipment   | Manufacturer and Model | Serial Number |
|---|------------------------|---------------|
| Personal Aerosol Monitor                                  | TSI AM510 Sidepak      | 11506014      |
| Total Suspended Particulate High Volume Air Sampler (HVS) | GS2310                 | 10346         |


### Resuslt:

| Equipment                     |    | Measurement | Result, µg/m <sup>3</sup> |     |
|-------------------------------|----|-------------|---------------------------|-----|
| TSI AM510 Sidepak             | 67 | 125         | 197                       | 233 |
| High Volume Air Sampler (HVS) | 56 | 118         | 184                       | 224 |




#### Catalogue of Weather Station 7 Cabled Vantage Pro2™ 6152C Vantage Pro2 & Vantage Pro2 Plus<sup>™</sup> Stations 6162C Ultra Violet (UV) Radiation Index (requires UV sensor) Vantage Pro2<sup>™</sup> Range ..... 0 to 16 Index High)) The Vantage Pro2<sup>™</sup> (# 6152C) and Vantage Pro2<sup>™</sup> Plus (# 6162C) cabled weather stations include two components: the Integrated Sensor Suite (ISS) and the console. The ISS contains the sensor interface module (SIM), rain collector, an anemometer, and a passive radiation shield. The Vantage Pro2 console provides the user interface, data display, and calculations. The Vantage Pro2 Plus weather station includes two additional sensors that are optional on the Current Graph Data...... Instant Reading and Hourly Average; Daily, Monthly High Vantage Pro2 and purchased separately: the UV Sensor and the Solar Radiation Sensor. The console and ISS are powered by an AC-power adapter connected to the console. Batteries can be installed in the console to provide a backup power supply. Use WeatherLink<sup>®</sup> to let your weather station interface with a computer, log data, and upload Alarm ...... High Threshold from Instant Calculation weather information to the Internet. The 6152C and 6162C models rely on passive shielding to reduce solar-radiation induced temperature errors in the outside temperature sensor readings. Wind Wind Chill (Calculated) Integrated Sensor Suite (ISS) the nearest 1°C console and ISS Source..... United States National Weather Service (NWS)/NOAA Equation Used ...... Osczevski (1995) (adopted by US NWS in 2001) Cable Type ...... 4-conductor, 26 AWG Variables Used ...... Avg. Wind Speed Current Display Data ..... Instant Calculation Maximum displayable wind decreases as the length of cable increases, at 140° (42 m) of cable, the maximum wind speed displayed is 135 mph (60 Current Graph Data ...... Instant Calculation; Hourly, Daily and Monthly Low m/s); at 240' (73 m), the maximum wind speed displayed is 100 mph (34 m/s). Historical Graph Data. . . . . . . . . . . . . . . . Hourly, Daily and Monthly Lows Wind Speed Sensor ...... Solid state magnetic sensor Alarm..... Low Threshold from Instant Calculation Wind Direction Sensor ...... Wind vane with potentiometer Wind Direction (214 cm<sup>2</sup>) collection area Temperature Sensor Type..... PN Junction Silicon Diode Relative Humidity Sensor Type ...... Film capacitor element Accuracy ..... ±3° Update Interval ..... 2.5 to 3 seconds Sensor Inputs Current Graph Data ...... Instant Reading (user adjustable); 10-min. Dominant; Hourly, Daily, RF Filtering ...... RC low-pass filter on each signal line Monthly Dominant ISS Dimensions(not including anemometer or bird spikes); Monthly Dominants Wind Speed Resolution and Units ...... 1 mph, 1 km/h, 0.4 m/s, or 1 knot (user-selectable) Measured in mph; Vantage Pro2 with Fan-Asprated Rad Shield..... 20.8" x 9.4" x 16.0" (528 mm x 239 mm x 406 mm) other units are converted from mph and rounded to nearest 1 km/hr. 0.1 Vantage Pro2 Plus with Standard Rad Shield ..... 14.3" x 9.7" x 14.5" (363 mm x 246 mm x 368 mm) m/s or 1 knot Vantage Pro2 Plus with Fan-Aspirated Rad Shield ..... 21.1" x 9.7" x 16.0" (536 mm x 246 mm x 406 mm) Update Interval ..... Instant Reading: 2.5 to 3 seconds, 10-minute Average: 1 minute length of cable from anemometer to ISS increases.) Current Display Data ..... Instant Current Graph Data ...... Instant Reading; 10-minute and Hourly Average; Hourly High; Daily, Davis Instruments 3465 Diablo Ave., Hayward, CA 94545-2778 USA (510) 732-9229 - FAX (510) 670-0589 - sales@davisinstruments.com - www.davisinstruments.com Monthly and Yearly High with Direction of High DS6152C, 6162C Rev. W 12/7/18 Highs with Direction of Highs High Thresholds from Instant Reading and 10-minute Average Alarms





Appendix E – Calibration certificates, catalogue of air quality monitoring equipment



|                        | Air Sampler (                    | Calibration Curve Ple<br>(Dickson recorder |                                       | on                              |                          | Air Sampler                               | Calibration Curve Plo<br>(Dickson recorder | 8                    | ion                           |
|------------------------|----------------------------------|--|---------------------------------------|---------------------------------|--------------------------|---|--|----------------------|-------------------------------|
| Calibration curve ref. | No.: ATSPC-01                    | 2020102702 Date of                         | calibration :                         | 27/10/2020                      | Calibration curve ref.   | No.: ATSPC-0                              | I-2020120902 Date of                       | f calibration :      | 09/12/2020                    |
| Location :             | Sky Tower                        | Sample                                     | r:                                    | TE-5170X                        | Location :               | Sky Tower                                 | Sample                                     | er :                 | TE-5170X                      |
| Qstd Slope, m =        | pressure, Pa =759.<br>2.04882    |  | nt temperature, Ta =                  | 300.35 (deg K)                  |                          | pressure, Pa =762<br>2.04882              |  |                      | ( deg K )<br>11270            |
| Calibration Curve      |                                  | 0.1  | -                                     | 10                              | <u>Calibration Curve</u> |   | 0.1  | -                    |                               |
| Plate No.              | H <sub>2</sub> O<br>( in )       | Qstd<br>(m <sup>3</sup> /min)              | I<br>( chart )                        | IC<br>( corrected )             | Plate No.                | H <sub>2</sub> O<br>(in)                  | Qstd $(m^3 / min)$                         | I<br>( chart )       | IC<br>( corrected )           |
| 18                     | 7.60                             | 1.345                                      | 48.0                                  | 47.78                           | 18                       | 7.60                                      | 1.365                                      | 48.0                 | 48,50                         |
| 13                     | 6.20                             | 1.215                                      | 43.0                                  | 42.81                           | 13                       | 6.20                                      | 1.234                                      | 43.0                 | 43.45                         |
| 10                     | 5.50                             | 1.145                                      | 40.0                                  | 39.82                           | 10                       | 5.30                                      | 1.141                                      | 40.0                 | 40.42                         |
| 7                      | 4.00                             | 0.977                                      | 34.0                                  | 33.85                           | 7                        | 4.10                                      | 1.004                                      | 35.0                 | 35.37                         |
| 5                      | 2.30                             | 0.742                                      | 28.0                                  | 27.87                           | 5                        | 2.40                                      | 0.770                                      | 28.0                 | 28.29                         |
| Subsequent calculat    | ion of sampler flow              |  |                                       |                                 | Subsequent calculati     | on of sampler flow                        |  |                      |                               |
| Method                 |                                  | libration equation                         | Slope, m                              | Intercept, b Corr. coeff., r    | Method                   |   | alibration equation                        | Slope, m             | Intercept, b Corr. coeff      |
|                        | 65.00<br>55.00<br>45.00<br>35.00 |  |                                       |                                 |                          | 65.00<br>55.00<br>45.00<br>35.00<br>25.00 |  |                      |                               |
|                        | 25.00<br>15.00<br>0.6 0.         | 8 1.0 1.2 1.4<br>Ostd / IC Calibration 0   | Qstd (m3 min)<br>1.6 1.8 2.0<br>Curve |                                 |                          | 15.00                                     | 0.8 1.0 1.2 1.4<br>Qstd / IC Calibration C |                      |                               |
| Calibration curve req  | 15.00 0.6 0.                     | Qstd / IC Calibration 0                    | 1.6 1.8 2.0<br>Curve                  | P range ( 1.1 - 1.7 m3 / min ). | Calibration curve requ   | 15.00 0.6                                 | Qstd / IC Calibration C                    | 1.6 1.8 2.0<br>Curve | SP range ( 1.1 - 1.7 m3 / mir |

| Ai                             | Sampler Calibration Curve  | Plotting & Calculati               | 0 <b>7</b>     |                        | Air Sampler  | Calibration Curve Plo<br>(Dickson recorder)                                 | -                           | ion                         |
|--------------------------------|--|------------------------------------|----------------|------------------------|--|---|-----------------------------|-----------------------------|
|                                | (Dickson recor   |                                    |                | Calibration curve ref. | No.: ATSPC-0   | 1-2020120901 Date of  | calibration :               | 09/12/2020                  |
| Calibration curve ref. No. :   |  | e of calibration :                 | 27/10/2020     |                        | Hong Kong Society f<br>actory cum Sheltered  |   | r:                          | TE-5170X                    |
|                                | ng Society for the Blind's<br>m Sheltered Workshop Sar   | apler :                            | TE-5170X       | Calibration Data       |  |   |                             |                             |
| Calibration Data               |  |                                    |                | Ambient barometric p   | oressure, Pa =76   | 2.9 (mmHg) Ambien   | t temperature, Ta =         | 292.95 ( deg K              |
| Ambient barometric pressure, I | Pa = 759.1 (mmHg) Am   | bient temperature, Ta -            | 300.35 (deg K) | Qstd Slope, m =        | 2.04882  | Qstd Int  | tercept, b =                | 1270                        |
| Qstd Slope, m = 2.04882        | Qst  | d Intercept, b = -0.01             | 1270           | Calibration Curve      |  |   |                             |                             |
| Calibration Curve              |  |                                    |                | Plate No.              | H <sub>2</sub> O   | Qstd  | Ι                           | IC                          |
| Plate No.                      | H <sub>2</sub> O Qstd  | I                                  | IC             |                        | ( in )   | (m <sup>3</sup> /min)   | ( chart )                   | ( corrected )               |
|                                | (in) (m <sup>3</sup> /min)   | ( chart )                          | ( corrected )  | 18                     | 7.30   | 1.338   | 48.0                        | 48.50                       |
|                                | 7.40 1.327<br>6.30 1.225   | 48.0                               | 47.78 43.80    | 13                     | 6.40   | 1.253   | 44.0                        | 44.46                       |
|                                | 5.20 1.114   | 44.0                               | 45.80          | 10                     | 5.10   | 1.119   | 39.0                        | 39.41                       |
|                                | 3.80 0.953   | 34.0                               | 39.62          | 7                      | 3.60   | 0.941   | 34.0                        | 34.36                       |
|                                | 2.40 0.758   | 28.0                               | 27.87          | 5                      | 2.40   | 0.770   | 28.0                        | 28.29                       |
|                                | 1/ml [(1) (Sqn ((Pav / 760)) (298 / T<br>75.00<br>65.00<br>9<br>9<br>9<br>9<br>9<br>9<br>9<br>9<br>9<br>9<br>9<br>9<br>9 | Qod(m3/min)<br>L5 18 20<br>m Curve | 0.8769 0.9990  | Dickson recorder       | 75.00         Image: Constraint of the second s | ( Sqrt ( ( Pav / 760 ) ( 298 / Tav ) )                                      | Qstd(m3/min)<br>1.6 1.8 2.0 | 1.5174 0.997.               |
| Calibration curve requirements |  | (298/Ta))-b].                      |                | Calibration curve req  | uirements : (A). r >   | 0.990 ; (B). At least 3 Qstd<br>[ Sqrt ( H <sub>2</sub> O ( Pa / 760 ) ( 29 |                             | SP range ( 1.1 - 1.7 m3 / m |

|                                      |   |  |   |   |  | Air Sample  | r Calibration Curve Pl<br>(Dickson recorder | 0  | ion                          |
|--------------------------------------|---|--|---|---|--|---|---|--|------------------------------|
|                                      | Air Sampler   | Calibration Curve P<br>(Dickson recorde  | 2   | on  | Calibration curve r                          | ef. No. :ATSPC-(  | 01-2020120903 Date of                       | f calibration :  | 09/12/2020                   |
| Calibration curve ref.               | No. : ATSPC-0   | 1-2020102703 Date of                     | of calibration : 2  | 27/10/2020  | Location :                                   | Hong Kong Children  | 's Hospital Sample                          | er :   | TE-5170X                     |
| Location : I                         | Hong Kong Children's  | Hospital Sampl                           | er :  | TE-5170X  | <u>Calibration Data</u><br>Ambient barometri |   |   | nt temperature, Ta =   | 292.95 ( deg K               |
| Ambient barometric p                 | pressure, Pa =759<br>2.04882  |  | ent temperature, Ta =<br>ntercept, b = -0.01  | 300.35 (deg K)<br>1270                            | Qstd Slope, m =<br><u>Calibration Curve</u>  | 2.04882   | Qstd Ir                                     | ntercept, b =  | 11270                        |
| Calibration Curve                    |   | 0.1                                      |   |   | Plate No.                                    | H <sub>2</sub> O<br>( in )  | Qstd<br>(m <sup>3</sup> /min)               | I<br>( chart )   | IC<br>( corrected )          |
| Plate No.                            | H <sub>2</sub> O<br>( in )  | Qstd<br>(m <sup>3</sup> /min)            | I<br>( chart )  | IC<br>( corrected )                               | 18   | 7.50  | 1.356                                       | 50.0   | 50.52                        |
| 18                                   | 7.30  | 1.318                                    | 49.0  | 48.78   | 13   | 6.10  | 1.224                                       | 44.0   | 44.46                        |
| 13                                   | 6.20  | 1.215                                    | 45.0  | 44.80   | 10   | 4.90  | 1.097                                       | 40.0   | 40.42                        |
| 10                                   | 5.10  | 1.103                                    | 41.0  | 40.82   | 7  | 3.80  | 0.967                                       | 35.0   | 35.37                        |
| 7                                    | 3.90  | 0.965                                    | 36.0  | 35.84   | 5  | 2.50  | 0.785                                       | 29.0   | 29.30                        |
| 5                                    | 2.60  | 0.789                                    | 30.0  | 29.87   | Subsequent calcul                            | ation of sampler flow   |   |  |                              |
| Subsequent calculati                 | ion of sampler flow   |  |   |   | Method                                       |   | Calibration equation                        | Slope, m   | Intercept, b Corr. coe       |
| Method                               |   | alibration equation                      | Slope, m  | Intercept, b Corr. coeff., r                      | Dickson recorder                             | Qstd = 1 / m1 [ ( I )   | ( Sqrt ( ( Pav / 760 ) ( 298 / Tav )        | )))-b1] 36.744   | 0.1175 0.9983                |
| Dickson recorder                     | 75.00   | Sqrt ( ( Pav / 760 ) ( 298 / Tav         | )))-b1] 35.681  | 1.5579 0.9998                                     |  | 75.00   |   |  | 1 1                          |
|                                      | 75.00<br>65.00<br>55.00<br>45.00<br>35.00<br>15.00  |  | Qstd (m3/min)<br>1.6 1.8 2.0  | 1.5579 0.9998                                     |  | 65.00<br>55.00<br>45.00<br>25.00<br>25.00<br>15.00  | 0.8 1.0 1.2 1.4<br>Qstd / IC Calibration 6  | Qstd (m3/min)<br>1.6 1.8 2.0<br>Curve  |                              |
|                                      | 75.00<br>65.00<br>55.00<br>45.00<br>25.00<br>15.00<br>0.6   | 0.8 1.0 1.2 1.4<br>Qstd / IC Calibration | Qstd (m3/min)<br>1.6 1.8 2.0<br>Curve   | 1.5579 0.9998<br>3P range ( 1.1 - 1.7 m3 / min ). |  | 65.00         0           55.00         0           45.00         0           35.00         0           15.00         0.6 |   | 1.6 1.8 2.0<br>Curve   | SP range ( 1.1 - 1.7 m3 / m  |
| Calibration curve requ<br>Remark : Q | $\begin{array}{c c} \hline & \hline $ | 0.8 1.0 1.2 1.4<br>Qstd / IC Calibration | Qstd (m3/min)<br>1.6 1.8 2.0<br>Curve<br>d numbers are in the TS<br>298 / Ta ) ) - b ].<br>) ]. |   |  | equirements : (A). $r = 1/r$<br>Qstd ( $m^3 / min$ ) = 1/r<br>IC (corrected) = 1 [S                                       | Qstd / IC Calibration (                     | d numbers are in the T<br>1.6 1.8 2.0<br>d numbers are in the T<br>198 / Ta ) ) - b ].<br>) ]. | 'SP range ( 1.1 - 1.7 m3 / m |

| Calibration Certi  | ficate for Calibrator   |
|--|---|
|  | l Calibration   |
|  | tification Information  |
| Operator: Jim Tisch  | Pa: 753.4 mm Hg<br>or S/N: 0006   |
|  | AVIme<br>(m3)         ΔTime<br>(mm Hg)         ΔP         ΔH           1         1.4300         3.2         2.00           1         1.010         6.4         4.00           1         0.9010         7.9         5.00           1         0.709         12.8         5.50   |
|  | a Tabulation  |
| $\begin{array}{c c} Vstd \\ (m3) \\ (m3) \\ (v-axis) \\ 0.9937 \\ 0.6949 \\ 0.9875 \\ 0.9875 \\ 0.9863 $ | Va         (v-axis)         (v-axis)           0.9958         0.6963         0.8865           0.9915         0.9817         1.2536           0.9895         1.0982         1.4016           0.9883         1.1532         1.4700           0.9830         1.3865         1.7729           m=         1.26293           OA         b=         -0.00707 |
| Ct<br>Vstd=  ΔVol((Pa-ΔP)/Pstd)(Tstd/Ta)   | lculations Va= ΔVol((Pa-ΔP)/Pa)   |
| <b>Qstd=</b> Vstd/ΔTime  | Qa=     Va/ATime       : flow rate calculations:  |
| $\mathbf{Qstd=} 1/m\left(\!\left(\sqrt{\Delta H\!\left(\frac{Pa}{Pstd}\right)\!\left(\frac{Tstd}{Ta}\right)}\right)$   | b) $\mathbf{Qa} = 1/m\left(\left(\sqrt{\Delta H(Ta/Pa)}\right) - b\right)$  |
| Standard Conditions       Tstd:     298.15 %       Pstd:     760 mm Hg       Lt:     calibrator manometer reading (in H2O)       ΔP:     rootsmeter manometer reading (inm Hg)       Ta:     actual absolute temperature ("K)       Pa:     actual barometric pressure (mm Hg)       b:     intercept       m:     slope   | RECALIBRATION<br>US EPA recommends annual recalibration per 1998<br>40 Code of Federal Regulations Part 50 to 51,<br>Appendix B to Part 50, Reference Method for the<br>Determination of Suspended Particulate Matter in<br>the Atmosphere, 9.2.17, page 30   |
| Tisch Environmental, Inc.<br>145 South Miami Avenue  | www.tisch-env.com<br>TOLL FREE: (877)263-7610   |
| Village of Cleves, OH 45002  | FAX: (513)467-9009  |
|  |   |
|  |   |

### Catalogue of Dust Meter (TSI Sidepak AM510)

The SidePak AM510 monitor's easy-to-read display shows your data as both real-time aerosol mass-concentration and 8-hour time-weighted average (TWA). With its convenient data logging and long battery life, the AM510 is also ideal for extended sampling. The easy-to-use TrakPro Data Analysis Software lets you create effective graphs and reports.



#### **User Friendly**

+ Small, lightweight and quiet to maximize worker acceptance + Rugged design with secure belt clip + Easy-to-understand user interface with only four keys + Lockable keypad prevents tampering while sampling + User-adjustable sample flow rate + Define, label and store multiple calibration constants + Easy-to-read LCD display + Convenient, threaded tripod socket accommodates area sampling

#### Advanced Features

+ Smart Battery Management System provides precise run time information, maximizes battery capacity and speeds charging Integrated pump allows use of size-selective aerosol inlet conditioners + Built-in impactors let you choose "none," 1.0, 2.5 or 10-micron cut off + 10-mm Dorr-Oliver cyclone for respirable sampling + Display shows real-time concentrations (mg/m³) and "on-the-fly" TWA as you data log + Display statistics: max, min and average readings, elapsed time and 8-hour TWA

#### **Quick and Easy Reports**

+ Convenient preprogramming for occupational exposure sampling + Data log for long periods and store multiple tests + Analyze data, print graphs and create reports with TrakPro Data Analysis Software + USB port lets you conveniently connect to your computer

#### Power to Spare

+ Long-lasting NiMH rechargeable battery packs eliminate "memory" issues + Choice of rechargeable NiMH smart battery packs or AA-cell pack

#### Model AM510 SidePak Personal Aerosol Monitor

| Sensitivity<br>Sensor Type |
|----------------------------|
| Aerosol<br>Concentration   |

0.001 to 20 mg/m<sup>3</sup> Range (calibrated to respirable fraction of ISO 12103-1, A1 test dust) Particle Size Range 0.1 to 10 micrometer (µm) Minimum Resolution 0.001 mg/m<sup>3</sup> ±0.001 mg/m<sup>3</sup> over 24 hours using 10-second time-constant Temperature Coefficient Approximately +0.0005 mg/m<sup>3</sup> per °C (for variations from temperature at which instrument was last zeroed)

90° light scattering,

670 nm laser diode

#### Flow Rate Range

Zero stability

User-adjustable, 0.7 to 1.8 liters/min (L/min)

**Temperature Range** Operating Range 32 to 120°F (0 to 50°C) Storage Range -4 to 140°F (-20 to 60°C)

**Operational Humidity** 

0 to 95% RH, non-condensing

Time Constant (LCD display) Jser-adjustable, 1 to 60 seconds Range

Data Logging Approx. 31,000 Data Points Logging Interval User-adjustable, 1 second to 1 hour

#### **User-Select Calibration Factors**

Factory Setting 1.0 (non-adjustable) User-defined Settings 3, with user-defined labels 0.1 to 10.0, user-adjustable

#### Physical External Dimensions

Range

Weight

4.2 x 3.7 x 2.8 in. (106 x 92 x 70 mm) with 801723, 801724, 801729 or 801743 battery 5.1 x 3.7 x 2.8 in. (130 x 92 x 70 mm) with 801708, 801722, 801728, 801735, or 801736 battery 16 oz (0.46 kg) with 801723, 801724, 801729 or 801743 battery 19 oz (0.54 kg) with 801708, 01722, 801728, 801735, or 801736 battery Display Tripod Socket 2 line x 12 character LCD 1/4-20 female thread

### Power Supply/Charger (P/N 2613210) Input Voltage Range 100 to 240 VAC. 50 to 60 Hz

Input Voltage Range Output Voltage 9 VDC @ 10 A

#### Maintenance Factory Clean/Calibrate User Zero Calibration

Before each use As needed User Flow Calibration

Recommended annually

### Communications Interface

USB 1.1 Type Connector, Instrument USB Mini-B (socket)

#### Minimum Computer Requirements for TrakPro™ Data Analysis Software

Communications Port Universal Serial Bus (USB) v 1.1 or higher Microsoft Windows® XP, or 7 Operating System (32-bit or 64-bit) operating systems


#### **Battery Performance**

| Battery Options   | Charge<br>Time (hrs)* | Intrinsic<br>Safety Rating | Run Time<br>(hrs @<br>1.7 L/min) |
|---|-----------------------|----------------------------|----------------------------------|
| 1600 mAH<br>NiMH Pack, 4.8 V<br>(P/N 801723)  | 3.0                   | No                         | 7.1                              |
| 1650 mAH<br>NiMH Pack, 4.8V<br>(P/N 801724,<br>801729 or 801743)                                      | 3.5                   | CSA**                      | 7.5                              |
| 2700 mAH NiMH<br>Pack, 4.8 V (P/N<br>801722 or 801728)  | 5.5                   | No                         | 12.0                             |
| 2700 mAH<br>NiMH Pack, 4.8 V<br>(P/N 801735)  | 5.5                   | No                         | 12.0                             |
| 6-Cell AA-size<br>Alkaline Pack***<br>(P/N 801708 or<br>801736 with six<br>user-supplied<br>AA cells) | N/A                   | No                         | 22.5                             |

\*Of a fully depleted battery \*\*All dust plugs and dust gaskets must be installed. \*\*\*Using Energizer AA-size, E91 alkaline batteries.

#### **Battery Level Indicator**

The Smart Battery Management System™ technology utilizes a built-in "gauge" in the SidePak™ battery packs. The gauge monitors battery capacity and calculates run time information by dividing capacity of the battery (mAH) by the instantaneous current consumed by the instrument (mA). This calculation is correct for current operating conditions and can change due to current (mA) consumption or changes in battery capacity.



#### Personal Aerosol Monitor Performance check with High Volume Sampler

| Preformance Check ref. No. : | AS0200201-1 | Report Issue Date: | 29/01/2020 |  |
|------------------------------|-------------|--------------------|------------|--|
| Date of performance check :  | 20/01/2020  |                    |            |  |

#### Objective:


A dust meter, TSI AM510 Sidepak, and a Total Suspended Particulate High Volume Air Sampler (HVS) were placed together to measure the Total Suspended Particulate (TSP) concentrations simultaneously to check the performance.

#### Equipment Used:

| Equipment   | Manufacturer and Model | Serial Number |
|---|------------------------|---------------|
| Personal Aerosol Monitor                                  | TSI AM510 Sidepak      | 11506009      |
| Total Suspended Particulate High Volume Air Sampler (HVS) | GS2310                 | 10346         |

#### Resush:

| Equipment                     |    | Measurement |     |     |
|-------------------------------|----|-------------|-----|-----|
| TSI AM510 Sidepak             | 62 | 131         | 203 | 238 |
| High Volume Air Sampler (HVS) | 56 | 118         | 184 | 224 |




- ( Chan Kwok Ho Name : - ( Wong Yin Tong

)

### Form No. ENV CAL SAMPLER CCI 4612/12/2015

Name :



### Calibration Certificate of Dust Meter (TSI Sidepak AM510)

Personal Aerosol Monitor Performance check with High Volume Sampler

| Preformance Check ref. No. : | AS0200201-2 | Report Issue Date: | 27/01/2020 |  |
|------------------------------|-------------|--------------------|------------|--|
| Date of performance check :  | 20/01/2020  |                    |            |  |

#### Objective:


A dust meter, TSI AM510 Sidepak, and a Total Suspended Particulate High Volume Air Sampler (HVS) were placed together to measure the Total Suspended Particulate (TSP) concentrations simultaneously to check the performance.

### Equipment Used:

| Equipment   | Manufacturer and Model | Serial Number |
|---|------------------------|---------------|
| Personal Aerosol Monitor                                  | TSI AM510 Sidepak      | 11506014      |
| Total Suspended Particulate High Volume Air Sampler (HVS) | GS2310                 | 10346         |


### Resuslt:

| Equipment                     | Measurement Result, µg/m <sup>3</sup> |     |     |     |  |  |  |  |
|-------------------------------|---------------------------------------|-----|-----|-----|--|--|--|--|
| TSI AM510 Sidepak             | 67                                    | 125 | 197 | 233 |  |  |  |  |
| High Volume Air Sampler (HVS) | 56                                    | 118 | 184 | 224 |  |  |  |  |



#### Catalogue of Weather Station 7 Cabled Vantage Pro2™ 6152C Vantage Pro2 & Vantage Pro2 Plus<sup>™</sup> Stations 6162C Ultra Violet (UV) Radiation Index (requires UV sensor) Vantage Pro2<sup>™</sup> Range ..... 0 to 16 Index High)) The Vantage Pro2<sup>™</sup> (# 6152C) and Vantage Pro2<sup>™</sup> Plus (# 6162C) cabled weather stations include two components: the Integrated Sensor Suite (ISS) and the console. The ISS contains the sensor interface module (SIM), rain collector, an anemometer, and a passive radiation shield. The Vantage Pro2 console provides the user interface, data display, and calculations. The Vantage Pro2 Plus weather station includes two additional sensors that are optional on the Current Graph Data...... Instant Reading and Hourly Average; Daily, Monthly High Vantage Pro2 and purchased separately: the UV Sensor and the Solar Radiation Sensor. The console and ISS are powered by an AC-power adapter connected to the console. Batteries can be installed in the console to provide a backup power supply. Use WeatherLink<sup>®</sup> to let your weather station interface with a computer, log data, and upload Alarm ...... High Threshold from Instant Calculation weather information to the Internet. The 6152C and 6162C models rely on passive shielding to reduce solar-radiation induced temperature errors in the outside temperature sensor readings. Wind Wind Chill (Calculated) Integrated Sensor Suite (ISS) the nearest 1°C console and ISS Source..... United States National Weather Service (NWS)/NOAA Equation Used ...... Osczevski (1995) (adopted by US NWS in 2001) Cable Type ...... 4-conductor, 26 AWG Variables Used ...... Avg. Wind Speed Current Display Data ..... Instant Calculation Maximum displayable wind decreases as the length of cable increases, at 140° (42 m) of cable, the maximum wind speed displayed is 135 mph (60 Current Graph Data ...... Instant Calculation; Hourly, Daily and Monthly Low m/s); at 240' (73 m), the maximum wind speed displayed is 100 mph (34 m/s). Historical Graph Data. . . . . . . . . . . . . . . . Hourly, Daily and Monthly Lows Wind Speed Sensor ...... Solid state magnetic sensor Alarm..... Low Threshold from Instant Calculation Wind Direction Sensor ...... Wind vane with potentiometer Wind Direction (214 cm<sup>2</sup>) collection area Temperature Sensor Type..... PN Junction Silicon Diode Relative Humidity Sensor Type ...... Film capacitor element Accuracy ..... ±3° Update Interval ..... 2.5 to 3 seconds Sensor Inputs Current Graph Data ...... Instant Reading (user adjustable); 10-min. Dominant; Hourly, Daily, RF Filtering ...... RC low-pass filter on each signal line Monthly Dominant ISS Dimensions(not including anemometer or bird spikes); Monthly Dominants Wind Speed Resolution and Units ...... 1 mph, 1 km/h, 0.4 m/s, or 1 knot (user-selectable) Measured in mph; Vantage Pro2 with Fan-Asprated Rad Shield..... 20.8" x 9.4" x 16.0" (528 mm x 239 mm x 406 mm) other units are converted from mph and rounded to nearest 1 km/hr. 0.1 Vantage Pro2 Plus with Standard Rad Shield ..... 14.3" x 9.7" x 14.5" (363 mm x 246 mm x 368 mm) m/s or 1 knot Vantage Pro2 Plus with Fan-Aspirated Rad Shield ..... 21.1" x 9.7" x 16.0" (536 mm x 246 mm x 406 mm) Update Interval ..... Instant Reading: 2.5 to 3 seconds, 10-minute Average: 1 minute length of cable from anemometer to ISS increases.) Current Display Data ..... Instant Current Graph Data ...... Instant Reading; 10-minute and Hourly Average; Hourly High; Daily, Davis Instruments 3465 Diablo Ave., Hayward, CA 94545-2778 USA (510) 732-9229 - FAX (510) 670-0589 - sales@davisinstruments.com - www.davisinstruments.com Monthly and Yearly High with Direction of High DS6152C, 6162C Rev. W 12/7/18 Highs with Direction of Highs High Thresholds from Instant Reading and 10-minute Average Alarms





# Appendix F – Weather information

### General Information

| Date       | Absolute Daily Min<br>Temperature (°C) | Absolute Daily Max<br>Temperature (°C) | Total Rainfall (mm) |
|------------|--|--|---------------------|
| 01/12/2020 | 17                                     | 22.4                                   | 0.0                 |
| 02/12/2020 | 17.4                                   | 22.7                                   | 0.0                 |
| 03/12/2020 | 15.4                                   | 20.6                                   | 0.0                 |
| 04/12/2020 | 13.8                                   | 18.5                                   | 0.0                 |
| 05/12/2020 | 13.9                                   | 19.8                                   | 0.0                 |
| 06/12/2020 | 15.4                                   | 21.6                                   | 0.0                 |
| 07/12/2020 | 18.1                                   | 23.2                                   | 0.0                 |
| 08/12/2020 | 17.8                                   | 21.9                                   | 0.0                 |
| 09/12/2020 | 18.4                                   | 21.4                                   | Trace               |
| 10/12/2020 | 18.7                                   | 23.5                                   | 0.3                 |
| 11/12/2020 | 20.3                                   | 23.6                                   | Trace               |
| 12/12/2020 | 20.2                                   | 22.1                                   | Trace               |
| 13/12/2020 | 20.2                                   | 22.5                                   | 0.0                 |
| 14/12/2020 | 15.5                                   | 22.1                                   | Trace               |
| 15/12/2020 | 13.4                                   | 16.8                                   | Trace               |
| 16/12/2020 | 13.3                                   | 16.5                                   | 0.0                 |
| 17/12/2020 | 13.6                                   | 16.5                                   | 0.0                 |
| 18/12/2020 | 14.7                                   | 19.3                                   | 0.0                 |
| 19/12/2020 | 12.5                                   | 17.8                                   | 0.0                 |
| 20/12/2020 | 11.9                                   | 18.5                                   | 0.0                 |
| 21/12/2020 | 13.0                                   | 19.6                                   | 0.0                 |
| 22/12/2020 | 14.7                                   | 19.6                                   | 0.0                 |
| 23/12/2020 | 16.9                                   | 19.7                                   | 1.2                 |
| 24/12/2020 | 18.3                                   | 22.5                                   | 0.0                 |
| 25/12/2020 | 17.4                                   | 20.9                                   | 0.0                 |
| 26/12/2020 | 17.0                                   | 21.1                                   | 0.0                 |
| 27/12/2020 | 17.6                                   | 24.5                                   | 0.0                 |
| 28/12/2020 | 18.7                                   | 23.7                                   | 0.0                 |
| 29/12/2020 | 18.7                                   | 24.5                                   | 0.0                 |
| 30/12/2020 | 10.6                                   | 21.6                                   | 0.0                 |
| 31/12/2020 | 8.1                                    | 14.2                                   | 0.0                 |

NOTE1: The above weather information was obtained from manned weather station of Hong Kong Observatory. NOTE2: Trace means rainfall less than 0.05 mm

https://www.hko.gov.hk/en/cis/dailyExtract.htm?y=2020&m=12

| Date       | Time  | Wind<br>Speed<br>(m/s) | Wind<br>Direction | Date       | Time  | Wind<br>Speed<br>(m/s) | Wind<br>Direction | Date       | Time  | Wind<br>Speed<br>(m/s) | Wind<br>Direction | Date       | Time  | Wind<br>Speed<br>(m/s) | Wind<br>Direction |
|------------|-------|------------------------|-------------------|------------|-------|------------------------|-------------------|------------|-------|------------------------|-------------------|------------|-------|------------------------|-------------------|
| 01/12/2020 | 0:00  | 0                      | 0                 | 02/12/2020 | 0:00  | 0                      | 67.5              | 03/12/2020 | 0:00  | 0.9                    | 22.5              | 04/12/2020 | 0:00  | 0.4                    | 247.5             |
| 01/12/2020 | 1:00  | 0.4                    | 225               | 02/12/2020 | 1:00  | 0.4                    | 45                | 03/12/2020 | 1:00  | 0.9                    | 22.5              | 04/12/2020 | 1:00  | 0.9                    | 22.5              |
| 01/12/2020 | 2:00  | 0.4                    | 0                 | 02/12/2020 | 2:00  | 0                      | 0                 | 03/12/2020 | 2:00  | 0.9                    | 157.5             | 04/12/2020 | 2:00  | 0.9                    | 45                |
| 01/12/2020 | 3:00  | 0.4                    | 0                 | 02/12/2020 | 3:00  | 0.4                    | 22.5              | 03/12/2020 | 3:00  | 0.9                    | 22.5              | 04/12/2020 | 3:00  | 1.3                    | 22.5              |
| 01/12/2020 | 4:00  | 0                      | 337.5             | 02/12/2020 | 4:00  | 0.4                    | 22.5              | 03/12/2020 | 4:00  | 0.4                    | 67.5              | 04/12/2020 | 4:00  | 0.9                    | 112.5             |
| 01/12/2020 | 5:00  | 0                      | 315               | 02/12/2020 | 5:00  | 0.9                    | 67.5              | 03/12/2020 | 5:00  | 0.9                    | 337.5             | 04/12/2020 | 5:00  | 0.9                    | 90                |
| 01/12/2020 | 6:00  | 0.4                    | 315               | 02/12/2020 | 6:00  | 0.4                    | 45                | 03/12/2020 | 6:00  | 0.4                    | 225               | 04/12/2020 | 6:00  | 0.4                    | 292.5             |
| 01/12/2020 | 7:00  | 0.4                    | 45                | 02/12/2020 | 7:00  | 0.4                    | 67.5              | 03/12/2020 | 7:00  | 0.9                    | 135               | 04/12/2020 | 7:00  | 0.4                    | 157.5             |
| 01/12/2020 | 8:00  | 0.4                    | 270               | 02/12/2020 | 8:00  | 0.4                    | 225               | 03/12/2020 | 8:00  | 0.9                    | 67.5              | 04/12/2020 | 8:00  | 0.9                    | 225               |
| 01/12/2020 | 9:00  | 0.9                    | 337.5             | 02/12/2020 | 9:00  | 0.9                    | 22.5              | 03/12/2020 | 9:00  | 0.9                    | 315               | 04/12/2020 | 9:00  | 0.9                    | 90                |
| 01/12/2020 | 10:00 | 0                      | 90                | 02/12/2020 | 10:00 | 1.8                    | 337.5             | 03/12/2020 | 10:00 | 1.3                    | 45                | 04/12/2020 | 10:00 | 0.9                    | 135               |
| 01/12/2020 | 11:00 | 0.9                    | 22.5              | 02/12/2020 | 11:00 | 2.2                    | 22.5              | 03/12/2020 | 11:00 | 1.3                    | 135               | 04/12/2020 | 11:00 | 0.9                    | 90                |
| 01/12/2020 | 12:00 | 0.9                    | 337.5             | 02/12/2020 | 12:00 | 1.3                    | 112.5             | 03/12/2020 | 12:00 | 1.3                    | 337.5             | 04/12/2020 | 12:00 | 1.3                    | 45                |
| 01/12/2020 | 13:00 | 1.8                    | 22.5              | 02/12/2020 | 13:00 | 1.8                    | 45                | 03/12/2020 | 13:00 | 0.9                    | 67.5              | 04/12/2020 | 13:00 | 0.9                    | 112.5             |
| 01/12/2020 | 14:00 | 1.3                    | 90                | 02/12/2020 | 14:00 | 1.8                    | 0                 | 03/12/2020 | 14:00 | 1.3                    | 90                | 04/12/2020 | 14:00 | 0.9                    | 67.5              |
| 01/12/2020 | 15:00 | 1.3                    | 0                 | 02/12/2020 | 15:00 | 1.3                    | 270               | 03/12/2020 | 15:00 | 0.9                    | 112.5             | 04/12/2020 | 15:00 | 0.9                    | 112.5             |
| 01/12/2020 | 16:00 | 0.4                    | 292.5             | 02/12/2020 | 16:00 | 0.4                    | 22.5              | 03/12/2020 | 16:00 | 1.3                    | 0                 | 04/12/2020 | 16:00 | 0.9                    | 135               |
| 01/12/2020 | 17:00 | 0.4                    | 45                | 02/12/2020 | 17:00 | 0.4                    | 90                | 03/12/2020 | 17:00 | 1.3                    | 22.5              | 04/12/2020 | 17:00 | 0.9                    | 0                 |
| 01/12/2020 | 18:00 | 0.4                    | 90                | 02/12/2020 | 18:00 | 0.4                    | 45                | 03/12/2020 | 18:00 | 0.9                    | 337.5             | 04/12/2020 | 18:00 | 0.4                    | 45                |
| 01/12/2020 | 19:00 | 0.4                    | 45                | 02/12/2020 | 19:00 | 0.4                    | 180               | 03/12/2020 | 19:00 | 0.4                    | 22.5              | 04/12/2020 | 19:00 | 0.4                    | 90                |
| 01/12/2020 | 20:00 | 0.9                    | 22.5              | 02/12/2020 | 20:00 | 0.9                    | 22.5              | 03/12/2020 | 20:00 | 0.9                    | 45                | 04/12/2020 | 20:00 | 0.9                    | 22.5              |
| 01/12/2020 | 21:00 | 0.4                    | 0                 | 02/12/2020 | 21:00 | 0.9                    | 0                 | 03/12/2020 | 21:00 | 0.4                    | 225               | 04/12/2020 | 21:00 | 0.4                    | 112.5             |
| 01/12/2020 | 22:00 | 0                      | 0                 | 02/12/2020 | 22:00 | 0.4                    | 67.5              | 03/12/2020 | 22:00 | 0.9                    | 225               | 04/12/2020 | 22:00 | 0.4                    | 0                 |
| 01/12/2020 | 23:00 | 0                      | 67.5              | 02/12/2020 | 23:00 | 0.4                    | 67.5              | 03/12/2020 | 23:00 | 1.3                    | 22.5              | 04/12/2020 | 23:00 | 0.4                    | 90                |

Mean Wind Speed and Wind Direction recorded by the weather station setup at the rooftop of Hong Kong Children's Hospital

| Date       | Time  | Wind<br>Speed<br>(m/s) | Wind<br>Direction | Date       | Time  | Wind<br>Speed<br>(m/s) | Wind<br>Direction | Date       | Time  | Wind<br>Speed<br>(m/s) | Wind<br>Direction | Date       | Time  | Wind<br>Speed<br>(m/s) | Wind<br>Direction |
|------------|-------|------------------------|-------------------|------------|-------|------------------------|-------------------|------------|-------|------------------------|-------------------|------------|-------|------------------------|-------------------|
| 05/12/2020 | 0:00  | 0.4                    | 0                 | 06/12/2020 | 0:00  | 0.4                    | 45                | 07/12/2020 | 0:00  | 0.4                    | 270               | 08/12/2020 | 0:00  | 0.4                    | 22.5              |
| 05/12/2020 | 1:00  | 0.4                    | 247.5             | 06/12/2020 | 1:00  | 0.9                    | 0                 | 07/12/2020 | 1:00  | 0.4                    | 247.5             | 08/12/2020 | 1:00  | 0                      | 315               |
| 05/12/2020 | 2:00  | 0.9                    | 315               | 06/12/2020 | 2:00  | 0.4                    | 0                 | 07/12/2020 | 2:00  | 0.4                    | 247.5             | 08/12/2020 | 2:00  | 0.4                    | 45                |
| 05/12/2020 | 3:00  | 0.9                    | 45                | 06/12/2020 | 3:00  | 0.4                    | 22.5              | 07/12/2020 | 3:00  | 0.4                    | 45                | 08/12/2020 | 3:00  | 0.4                    | 225               |
| 05/12/2020 | 4:00  | 0.4                    | 22.5              | 06/12/2020 | 4:00  | 0.4                    | 180               | 07/12/2020 | 4:00  | 0.9                    | 315               | 08/12/2020 | 4:00  | 0.4                    | 247.5             |
| 05/12/2020 | 5:00  | 0.4                    | 315               | 06/12/2020 | 5:00  | 0                      | 45                | 07/12/2020 | 5:00  | 0                      | 22.5              | 08/12/2020 | 5:00  | 0.9                    | 135               |
| 05/12/2020 | 6:00  | 0                      | 247.5             | 06/12/2020 | 6:00  | 0.4                    | 157.5             | 07/12/2020 | 6:00  | 0                      | 247.5             | 08/12/2020 | 6:00  | 0.9                    | 90                |
| 05/12/2020 | 7:00  | 0.4                    | 247.5             | 06/12/2020 | 7:00  | 0                      | 0                 | 07/12/2020 | 7:00  | 0.4                    | 0                 | 08/12/2020 | 7:00  | 1.8                    | 45                |
| 05/12/2020 | 8:00  | 0.9                    | 22.5              | 06/12/2020 | 8:00  | 0.9                    | 22.5              | 07/12/2020 | 8:00  | 0                      | 225               | 08/12/2020 | 8:00  | 1.3                    | 45                |
| 05/12/2020 | 9:00  | 0.9                    | 135               | 06/12/2020 | 9:00  | 0.4                    | 225               | 07/12/2020 | 9:00  | 0.4                    | 270               | 08/12/2020 | 9:00  | 0.4                    | 157.5             |
| 05/12/2020 | 10:00 | 0.9                    | 247.5             | 06/12/2020 | 10:00 | 1.3                    | 45                | 07/12/2020 | 10:00 | 0.4                    | 247.5             | 08/12/2020 | 10:00 | 0.4                    | 225               |
| 05/12/2020 | 11:00 | 0.9                    | 270               | 06/12/2020 | 11:00 | 0.9                    | 22.5              | 07/12/2020 | 11:00 | 0.4                    | 270               | 08/12/2020 | 11:00 | 0.4                    | 45                |
| 05/12/2020 | 12:00 | 1.3                    | 112.5             | 06/12/2020 | 12:00 | 0.9                    | 90                | 07/12/2020 | 12:00 | 0.4                    | 270               | 08/12/2020 | 12:00 | 0.4                    | 135               |
| 05/12/2020 | 13:00 | 1.3                    | 247.5             | 06/12/2020 | 13:00 | 1.3                    | 90                | 07/12/2020 | 13:00 | 0.4                    | 270               | 08/12/2020 | 13:00 | 0.4                    | 157.5             |
| 05/12/2020 | 14:00 | 0.9                    | 67.5              | 06/12/2020 | 14:00 | 0.9                    | 90                | 07/12/2020 | 14:00 | 0.4                    | 112.5             | 08/12/2020 | 14:00 | 0.9                    | 247.5             |
| 05/12/2020 | 15:00 | 0.9                    | 135               | 06/12/2020 | 15:00 | 0.9                    | 90                | 07/12/2020 | 15:00 | 0.9                    | 112.5             | 08/12/2020 | 15:00 | 0.4                    | 112.5             |
| 05/12/2020 | 16:00 | 0.9                    | 112.5             | 06/12/2020 | 16:00 | 1.3                    | 112.5             | 07/12/2020 | 16:00 | 0.9                    | 0                 | 08/12/2020 | 16:00 | 0.9                    | 337.5             |
| 05/12/2020 | 17:00 | 0.9                    | 22.5              | 06/12/2020 | 17:00 | 0.4                    | 112.5             | 07/12/2020 | 17:00 | 0.4                    | 112.5             | 08/12/2020 | 17:00 | 0.9                    | 90                |
| 05/12/2020 | 18:00 | 0.9                    | 22.5              | 06/12/2020 | 18:00 | 0.4                    | 180               | 07/12/2020 | 18:00 | 0.9                    | 180               | 08/12/2020 | 18:00 | 1.3                    | 0                 |
| 05/12/2020 | 19:00 | 0.9                    | 0                 | 06/12/2020 | 19:00 | 0.4                    | 112.5             | 07/12/2020 | 19:00 | 0.4                    | 0                 | 08/12/2020 | 19:00 | 0.9                    | 0                 |
| 05/12/2020 | 20:00 | 0.4                    | 22.5              | 06/12/2020 | 20:00 | 0.9                    | 22.5              | 07/12/2020 | 20:00 | 0.4                    | 270               | 08/12/2020 | 20:00 | 0                      | 22.5              |
| 05/12/2020 | 21:00 | 0.9                    | 337.5             | 06/12/2020 | 21:00 | 0.4                    | 22.5              | 07/12/2020 | 21:00 | 0.4                    | 67.5              | 08/12/2020 | 21:00 | 0.4                    | 22.5              |
| 05/12/2020 | 22:00 | 0.4                    | 0                 | 06/12/2020 | 22:00 | 0                      | 0                 | 07/12/2020 | 22:00 | 0.9                    | 0                 | 08/12/2020 | 22:00 | 0.9                    | 0                 |
| 05/12/2020 | 23:00 | 0.4                    | 337.5             | 06/12/2020 | 23:00 | 0                      | 337.5             | 07/12/2020 | 23:00 | 0.9                    | 22.5              | 08/12/2020 | 23:00 | 0.4                    | 337.5             |

Mean Wind Speed and Wind Direction recorded by the weather station setup at the rooftop of Hong Kong Children's Hospital

| Date       | Time  | Wind<br>Speed<br>(m/s) | Wind<br>Direction | Date       | Time  | Wind<br>Speed<br>(m/s) | Wind<br>Direction | Date       | Time  | Wind<br>Speed<br>(m/s) | Wind<br>Direction | Date       | Time  | Wind<br>Speed<br>(m/s) | Wind<br>Direction |
|------------|-------|------------------------|-------------------|------------|-------|------------------------|-------------------|------------|-------|------------------------|-------------------|------------|-------|------------------------|-------------------|
| 09/12/2020 | 0:00  | 0.4                    | 22.5              | 10/12/2020 | 0:00  | 0.9                    | 0                 | 11/12/2020 | 0:00  | 0.4                    | 112.5             | 12/12/2020 | 0:00  | 0                      | 270               |
| 09/12/2020 | 1:00  | 0.4                    | 90                | 10/12/2020 | 1:00  | 0.9                    | 0                 | 11/12/2020 | 1:00  | 0.4                    | 90                | 12/12/2020 | 1:00  | 0                      | 0                 |
| 09/12/2020 | 2:00  | 0.4                    | 22.5              | 10/12/2020 | 2:00  | 0.9                    | 0                 | 11/12/2020 | 2:00  | 0.9                    | 90                | 12/12/2020 | 2:00  | 0                      | 90                |
| 09/12/2020 | 3:00  | 0.4                    | 337.5             | 10/12/2020 | 3:00  | 0.4                    | 0                 | 11/12/2020 | 3:00  | 0.9                    | 67.5              | 12/12/2020 | 3:00  | 0                      | 112.5             |
| 09/12/2020 | 4:00  | 0.4                    | 22.5              | 10/12/2020 | 4:00  | 0                      | 45                | 11/12/2020 | 4:00  | 0.9                    | 22.5              | 12/12/2020 | 4:00  | 0.4                    | 45                |
| 09/12/2020 | 5:00  | 0.4                    | 45                | 10/12/2020 | 5:00  | 0                      | 45                | 11/12/2020 | 5:00  | 0.4                    | 90                | 12/12/2020 | 5:00  | 0                      | 112.5             |
| 09/12/2020 | 6:00  | 0                      | 315               | 10/12/2020 | 6:00  | 0.4                    | 90                | 11/12/2020 | 6:00  | 0.4                    | 112.5             | 12/12/2020 | 6:00  | 0                      | 135               |
| 09/12/2020 | 7:00  | 0.4                    | 270               | 10/12/2020 | 7:00  | 0                      | 270               | 11/12/2020 | 7:00  | 0                      | 112.5             | 12/12/2020 | 7:00  | 0.4                    | 112.5             |
| 09/12/2020 | 8:00  | 0.4                    | 225               | 10/12/2020 | 8:00  | 1.3                    | 90                | 11/12/2020 | 8:00  | 0                      | 22.5              | 12/12/2020 | 8:00  | 0.9                    | 90                |
| 09/12/2020 | 9:00  | 0.4                    | 247.5             | 10/12/2020 | 9:00  | 0.9                    | 0                 | 11/12/2020 | 9:00  | 0.4                    | 0                 | 12/12/2020 | 9:00  | 0.4                    | 292.5             |
| 09/12/2020 | 10:00 | 0.9                    | 45                | 10/12/2020 | 10:00 | 0.9                    | 22.5              | 11/12/2020 | 10:00 | 0.9                    | 112.5             | 12/12/2020 | 10:00 | 0.9                    | 0                 |
| 09/12/2020 | 11:00 | 0.9                    | 0                 | 10/12/2020 | 11:00 | 1.3                    | 112.5             | 11/12/2020 | 11:00 | 0.9                    | 90                | 12/12/2020 | 11:00 | 0.9                    | 112.5             |
| 09/12/2020 | 12:00 | 1.3                    | 45                | 10/12/2020 | 12:00 | 0.4                    | 90                | 11/12/2020 | 12:00 | 1.3                    | 90                | 12/12/2020 | 12:00 | 0.4                    | 112.5             |
| 09/12/2020 | 13:00 | 0.9                    | 112.5             | 10/12/2020 | 13:00 | 0.4                    | 45                | 11/12/2020 | 13:00 | 0.9                    | 112.5             | 12/12/2020 | 13:00 | 0.9                    | 0                 |
| 09/12/2020 | 14:00 | 1.3                    | 22.5              | 10/12/2020 | 14:00 | 0                      | 180               | 11/12/2020 | 14:00 | 0.9                    | 90                | 12/12/2020 | 14:00 | 0.4                    | 0                 |
| 09/12/2020 | 15:00 | 0.9                    | 90                | 10/12/2020 | 15:00 | 0                      | 180               | 11/12/2020 | 15:00 | 1.3                    | 90                | 12/12/2020 | 15:00 | 0.9                    | 45                |
| 09/12/2020 | 16:00 | 0.9                    | 112.5             | 10/12/2020 | 16:00 | 0.4                    | 270               | 11/12/2020 | 16:00 | 1.3                    | 90                | 12/12/2020 | 16:00 | 0.9                    | 112.5             |
| 09/12/2020 | 17:00 | 0.4                    | 112.5             | 10/12/2020 | 17:00 | 0.4                    | 112.5             | 11/12/2020 | 17:00 | 0.9                    | 90                | 12/12/2020 | 17:00 | 1.3                    | 112.5             |
| 09/12/2020 | 18:00 | 0.9                    | 112.5             | 10/12/2020 | 18:00 | 0.4                    | 112.5             | 11/12/2020 | 18:00 | 1.3                    | 90                | 12/12/2020 | 18:00 | 0.9                    | 90                |
| 09/12/2020 | 19:00 | 0.9                    | 112.5             | 10/12/2020 | 19:00 | 0                      | 135               | 11/12/2020 | 19:00 | 1.3                    | 112.5             | 12/12/2020 | 19:00 | 0.9                    | 112.5             |
| 09/12/2020 | 20:00 | 0.4                    | 0                 | 10/12/2020 | 20:00 | 1.3                    | 112.5             | 11/12/2020 | 20:00 | 0.9                    | 112.5             | 12/12/2020 | 20:00 | 0.4                    | 337.5             |
| 09/12/2020 | 21:00 | 0.4                    | 0                 | 10/12/2020 | 21:00 | 0.9                    | 90                | 11/12/2020 | 21:00 | 0.4                    | 112.5             | 12/12/2020 | 21:00 | 0.4                    | 112.5             |
| 09/12/2020 | 22:00 | 0.4                    | 292.5             | 10/12/2020 | 22:00 | 0.4                    | 112.5             | 11/12/2020 | 22:00 | 0.4                    | 45                | 12/12/2020 | 22:00 | 0.9                    | 112.5             |
| 09/12/2020 | 23:00 | 0.4                    | 315               | 10/12/2020 | 23:00 | 0.9                    | 112.5             | 11/12/2020 | 23:00 | 0.4                    | 112.5             | 12/12/2020 | 23:00 | 0.9                    | 90                |

Mean Wind Speed and Wind Direction recorded by the weather station setup at the rooftop of Hong Kong Children's Hospital

| Date       | Time  | Wind<br>Speed<br>(m/s) | Wind<br>Direction | Date       | Time  | Wind<br>Speed<br>(m/s) | Wind<br>Direction | Date       | Time  | Wind<br>Speed<br>(m/s) | Wind<br>Direction | Date       | Time  | Wind<br>Speed<br>(m/s) | Wind<br>Direction |
|------------|-------|------------------------|-------------------|------------|-------|------------------------|-------------------|------------|-------|------------------------|-------------------|------------|-------|------------------------|-------------------|
| 13/12/2020 | 0:00  | 0.4                    | 112.5             | 14/12/2020 | 0:00  | 0.9                    | 135               | 15/12/2020 | 0:00  | 0.4                    | 225               | 16/12/2020 | 0:00  | 0.4                    | 247.5             |
| 13/12/2020 | 1:00  | 0.4                    | 90                | 14/12/2020 | 1:00  | 1.3                    | 112.5             | 15/12/2020 | 1:00  | 0.4                    | 270               | 16/12/2020 | 1:00  | 0.4                    | 225               |
| 13/12/2020 | 2:00  | 0.9                    | 45                | 14/12/2020 | 2:00  | 0.4                    | 90                | 15/12/2020 | 2:00  | 0.4                    | 112.5             | 16/12/2020 | 2:00  | 0.4                    | 225               |
| 13/12/2020 | 3:00  | 0.9                    | 22.5              | 14/12/2020 | 3:00  | 0.4                    | 90                | 15/12/2020 | 3:00  | 1.3                    | 112.5             | 16/12/2020 | 3:00  | 0.4                    | 247.5             |
| 13/12/2020 | 4:00  | 0.9                    | 90                | 14/12/2020 | 4:00  | 0.4                    | 112.5             | 15/12/2020 | 4:00  | 0.4                    | 247.5             | 16/12/2020 | 4:00  | 0                      | 225               |
| 13/12/2020 | 5:00  | 1.3                    | 22.5              | 14/12/2020 | 5:00  | 0.4                    | 90                | 15/12/2020 | 5:00  | 0.4                    | 67.5              | 16/12/2020 | 5:00  | 0.4                    | 157.5             |
| 13/12/2020 | 6:00  | 0.9                    | 90                | 14/12/2020 | 6:00  | 0.4                    | 90                | 15/12/2020 | 6:00  | 0.9                    | 247.5             | 16/12/2020 | 6:00  | 0.4                    | 135               |
| 13/12/2020 | 7:00  | 1.3                    | 90                | 14/12/2020 | 7:00  | 0.9                    | 112.5             | 15/12/2020 | 7:00  | 0.4                    | 247.5             | 16/12/2020 | 7:00  | 0.4                    | 247.5             |
| 13/12/2020 | 8:00  | 1.3                    | 90                | 14/12/2020 | 8:00  | 0.9                    | 112.5             | 15/12/2020 | 8:00  | 0                      | 22.5              | 16/12/2020 | 8:00  | 0.4                    | 90                |
| 13/12/2020 | 9:00  | 0.9                    | 67.5              | 14/12/2020 | 9:00  | 1.3                    | 0                 | 15/12/2020 | 9:00  | 0.4                    | 292.5             | 16/12/2020 | 9:00  | 0.4                    | 247.5             |
| 13/12/2020 | 10:00 | 1.3                    | 90                | 14/12/2020 | 10:00 | 1.8                    | 22.5              | 15/12/2020 | 10:00 | 1.3                    | 22.5              | 16/12/2020 | 10:00 | 0.9                    | 247.5             |
| 13/12/2020 | 11:00 | 1.8                    | 112.5             | 14/12/2020 | 11:00 | 0.9                    | 337.5             | 15/12/2020 | 11:00 | 1.3                    | 67.5              | 16/12/2020 | 11:00 | 0.4                    | 225               |
| 13/12/2020 | 12:00 | 1.3                    | 90                | 14/12/2020 | 12:00 | 1.3                    | 45                | 15/12/2020 | 12:00 | 0.9                    | 45                | 16/12/2020 | 12:00 | 0.4                    | 45                |
| 13/12/2020 | 13:00 | 1.8                    | 90                | 14/12/2020 | 13:00 | 0.9                    | 337.5             | 15/12/2020 | 13:00 | 0.4                    | 90                | 16/12/2020 | 13:00 | 0.9                    | 45                |
| 13/12/2020 | 14:00 | 1.8                    | 112.5             | 14/12/2020 | 14:00 | 1.3                    | 90                | 15/12/2020 | 14:00 | 0.9                    | 225               | 16/12/2020 | 14:00 | 0.9                    | 225               |
| 13/12/2020 | 15:00 | 1.8                    | 90                | 14/12/2020 | 15:00 | 1.3                    | 22.5              | 15/12/2020 | 15:00 | 0.4                    | 90                | 16/12/2020 | 15:00 | 0.9                    | 22.5              |
| 13/12/2020 | 16:00 | 1.3                    | 112.5             | 14/12/2020 | 16:00 | 1.8                    | 0                 | 15/12/2020 | 16:00 | 0.4                    | 45                | 16/12/2020 | 16:00 | 0.9                    | 337.5             |
| 13/12/2020 | 17:00 | 1.3                    | 90                | 14/12/2020 | 17:00 | 0.4                    | 112.5             | 15/12/2020 | 17:00 | 0.9                    | 0                 | 16/12/2020 | 17:00 | 0.4                    | 225               |
| 13/12/2020 | 18:00 | 0.4                    | 112.5             | 14/12/2020 | 18:00 | 0.4                    | 0                 | 15/12/2020 | 18:00 | 0.4                    | 337.5             | 16/12/2020 | 18:00 | 0.4                    | 22.5              |
| 13/12/2020 | 19:00 | 0.4                    | 90                | 14/12/2020 | 19:00 | 0.4                    | 90                | 15/12/2020 | 19:00 | 0.4                    | 337.5             | 16/12/2020 | 19:00 | 0.4                    | 225               |
| 13/12/2020 | 20:00 | 0.4                    | 112.5             | 14/12/2020 | 20:00 | 0.4                    | 45                | 15/12/2020 | 20:00 | 0.4                    | 22.5              | 16/12/2020 | 20:00 | 0.9                    | 0                 |
| 13/12/2020 | 21:00 | 0.4                    | 67.5              | 14/12/2020 | 21:00 | 0.4                    | 135               | 15/12/2020 | 21:00 | 0.4                    | 247.5             | 16/12/2020 | 21:00 | 0.4                    | 45                |
| 13/12/2020 | 22:00 | 0.4                    | 112.5             | 14/12/2020 | 22:00 | 0                      | 225               | 15/12/2020 | 22:00 | 0.4                    | 135               | 16/12/2020 | 22:00 | 0.4                    | 180               |
| 13/12/2020 | 23:00 | 0.9                    | 112.5             | 14/12/2020 | 23:00 | 0.4                    | 225               | 15/12/2020 | 23:00 | 0.4                    | 337.5             | 16/12/2020 | 23:00 | 0.4                    | 180               |

Mean Wind Speed and Wind Direction recorded by the weather station setup at the rooftop of Hong Kong Children's Hospital

| Date       | Time  | Wind<br>Speed<br>(m/s) | Wind<br>Direction | Date       | Time  | Wind<br>Speed<br>(m/s) | Wind<br>Direction | Date       | Time  | Wind<br>Speed<br>(m/s) | Wind<br>Direction | Date       | Time  | Wind<br>Speed<br>(m/s) | Wind<br>Direction |
|------------|-------|------------------------|-------------------|------------|-------|------------------------|-------------------|------------|-------|------------------------|-------------------|------------|-------|------------------------|-------------------|
| 17/12/2020 | 0:00  | 0                      | 202.5             | 18/12/2020 | 0:00  | 0                      | 292.5             | 19/12/2020 | 0:00  | 1.3                    | 337.5             | 20/12/2020 | 0:00  | 0.4                    | 112.5             |
| 17/12/2020 | 1:00  | 0.4                    | 225               | 18/12/2020 | 1:00  | 0.4                    | 135               | 19/12/2020 | 1:00  | 0.9                    | 90                | 20/12/2020 | 1:00  | 0.4                    | 157.5             |
| 17/12/2020 | 2:00  | 0.4                    | 247.5             | 18/12/2020 | 2:00  | 0.4                    | 225               | 19/12/2020 | 2:00  | 0.9                    | 22.5              | 20/12/2020 | 2:00  | 0.9                    | 90                |
| 17/12/2020 | 3:00  | 0                      | 247.5             | 18/12/2020 | 3:00  | 0.4                    | 67.5              | 19/12/2020 | 3:00  | 0.4                    | 22.5              | 20/12/2020 | 3:00  | 0.4                    | 45                |
| 17/12/2020 | 4:00  | 0.9                    | 247.5             | 18/12/2020 | 4:00  | 0.4                    | 225               | 19/12/2020 | 4:00  | 0.4                    | 45                | 20/12/2020 | 4:00  | 1.3                    | 0                 |
| 17/12/2020 | 5:00  | 0.4                    | 225               | 18/12/2020 | 5:00  | 0.9                    | 337.5             | 19/12/2020 | 5:00  | 0.9                    | 67.5              | 20/12/2020 | 5:00  | 0.4                    | 45                |
| 17/12/2020 | 6:00  | 0                      | 202.5             | 18/12/2020 | 6:00  | 0.4                    | 67.5              | 19/12/2020 | 6:00  | 1.3                    | 315               | 20/12/2020 | 6:00  | 1.3                    | 45                |
| 17/12/2020 | 7:00  | 0.4                    | 225               | 18/12/2020 | 7:00  | 0.4                    | 22.5              | 19/12/2020 | 7:00  | 1.8                    | 45                | 20/12/2020 | 7:00  | 0.9                    | 135               |
| 17/12/2020 | 8:00  | 0                      | 157.5             | 18/12/2020 | 8:00  | 0.4                    | 315               | 19/12/2020 | 8:00  | 0.9                    | 0                 | 20/12/2020 | 8:00  | 1.3                    | 45                |
| 17/12/2020 | 9:00  | 0.4                    | 270               | 18/12/2020 | 9:00  | 0.4                    | 90                | 19/12/2020 | 9:00  | 0.9                    | 292.5             | 20/12/2020 | 9:00  | 0.9                    | 202.5             |
| 17/12/2020 | 10:00 | 0.4                    | 225               | 18/12/2020 | 10:00 | 0.9                    | 67.5              | 19/12/2020 | 10:00 | 0.9                    | 180               | 20/12/2020 | 10:00 | 0.9                    | 67.5              |
| 17/12/2020 | 11:00 | 0                      | 45                | 18/12/2020 | 11:00 | 0.9                    | 225               | 19/12/2020 | 11:00 | 0.9                    | 135               | 20/12/2020 | 11:00 | 0.9                    | 90                |
| 17/12/2020 | 12:00 | 0.9                    | 0                 | 18/12/2020 | 12:00 | 0.9                    | 90                | 19/12/2020 | 12:00 | 1.8                    | 45                | 20/12/2020 | 12:00 | 0.4                    | 112.5             |
| 17/12/2020 | 13:00 | 0.9                    | 22.5              | 18/12/2020 | 13:00 | 0.9                    | 270               | 19/12/2020 | 13:00 | 1.3                    | 45                | 20/12/2020 | 13:00 | 1.3                    | 90                |
| 17/12/2020 | 14:00 | 0.4                    | 337.5             | 18/12/2020 | 14:00 | 0.9                    | 67.5              | 19/12/2020 | 14:00 | 1.8                    | 45                | 20/12/2020 | 14:00 | 1.3                    | 90                |
| 17/12/2020 | 15:00 | 1.3                    | 22.5              | 18/12/2020 | 15:00 | 0.9                    | 225               | 19/12/2020 | 15:00 | 1.3                    | 45                | 20/12/2020 | 15:00 | 1.3                    | 90                |
| 17/12/2020 | 16:00 | 0.4                    | 22.5              | 18/12/2020 | 16:00 | 1.3                    | 112.5             | 19/12/2020 | 16:00 | 0.9                    | 90                | 20/12/2020 | 16:00 | 0.9                    | 45                |
| 17/12/2020 | 17:00 | 0.4                    | 292.5             | 18/12/2020 | 17:00 | 0.9                    | 67.5              | 19/12/2020 | 17:00 | 0.4                    | 90                | 20/12/2020 | 17:00 | 0.9                    | 67.5              |
| 17/12/2020 | 18:00 | 0.4                    | 0                 | 18/12/2020 | 18:00 | 0.4                    | 247.5             | 19/12/2020 | 18:00 | 0.9                    | 337.5             | 20/12/2020 | 18:00 | 0.4                    | 0                 |
| 17/12/2020 | 19:00 | 0.4                    | 337.5             | 18/12/2020 | 19:00 | 0.9                    | 45                | 19/12/2020 | 19:00 | 0.9                    | 45                | 20/12/2020 | 19:00 | 0.9                    | 337.5             |
| 17/12/2020 | 20:00 | 0.4                    | 337.5             | 18/12/2020 | 20:00 | 45                     | 337.5             | 19/12/2020 | 20:00 | 0.4                    | 180               | 20/12/2020 | 20:00 | 0.9                    | 45                |
| 17/12/2020 | 21:00 | 0.4                    | 247.5             | 18/12/2020 | 21:00 | 0.4                    | 0                 | 19/12/2020 | 21:00 | 0.4                    | 0                 | 20/12/2020 | 21:00 | 0.9                    | 45                |
| 17/12/2020 | 22:00 | 0.4                    | 315               | 18/12/2020 | 22:00 | 0.9                    | 45                | 19/12/2020 | 22:00 | 0.4                    | 112.5             | 20/12/2020 | 22:00 | 0.4                    | 45                |
| 17/12/2020 | 23:00 | 0.4                    | 247.5             | 18/12/2020 | 23:00 | 0.9                    | 202.5             | 19/12/2020 | 23:00 | 0.9                    | 90                | 20/12/2020 | 23:00 | 0.4                    | 180               |

Mean Wind Speed and Wind Direction recorded by the weather station setup at the rooftop of Hong Kong Children's Hospital

| Date       | Time  | Wind<br>Speed<br>(m/s) | Wind<br>Direction | Date       | Time  | Wind<br>Speed<br>(m/s) | Wind<br>Direction | Date       | Time  | Wind<br>Speed<br>(m/s) | Wind<br>Direction | Date       | Time  | Wind<br>Speed<br>(m/s) | Wind<br>Direction |
|------------|-------|------------------------|-------------------|------------|-------|------------------------|-------------------|------------|-------|------------------------|-------------------|------------|-------|------------------------|-------------------|
| 21/12/2020 | 0:00  | 0.4                    | 45                | 22/12/2020 | 0:00  | 0                      | 67.5              | 23/12/2020 | 0:00  | 0.9                    | 112.5             | 24/12/2020 | 0:00  | 0.4                    | 135               |
| 21/12/2020 | 1:00  | 0.4                    | 0                 | 22/12/2020 | 1:00  | 0                      | 0                 | 23/12/2020 | 1:00  | 0.9                    | 112.5             | 24/12/2020 | 1:00  | 0.4                    | 112.5             |
| 21/12/2020 | 2:00  | 0.4                    | 315               | 22/12/2020 | 2:00  | 0                      | 22.5              | 23/12/2020 | 2:00  | 0.9                    | 112.5             | 24/12/2020 | 2:00  | 0                      | 202.5             |
| 21/12/2020 | 3:00  | 0.4                    | 90                | 22/12/2020 | 3:00  | 0.9                    | 45                | 23/12/2020 | 3:00  | 0.4                    | 270               | 24/12/2020 | 3:00  | 0                      | 135               |
| 21/12/2020 | 4:00  | 0.4                    | 112.5             | 22/12/2020 | 4:00  | 0                      | 315               | 23/12/2020 | 4:00  | 0.9                    | 112.5             | 24/12/2020 | 4:00  | 0                      | 135               |
| 21/12/2020 | 5:00  | 0.9                    | 0                 | 22/12/2020 | 5:00  | 0.4                    | 292.5             | 23/12/2020 | 5:00  | 1.3                    | 22.5              | 24/12/2020 | 5:00  | 0                      | 135               |
| 21/12/2020 | 6:00  | 1.3                    | 45                | 22/12/2020 | 6:00  | 0                      | 45                | 23/12/2020 | 6:00  | 0                      | 45                | 24/12/2020 | 6:00  | 0.4                    | 90                |
| 21/12/2020 | 7:00  | 0.9                    | 112.5             | 22/12/2020 | 7:00  | 0.4                    | 337.5             | 23/12/2020 | 7:00  | 0.4                    | 247.5             | 24/12/2020 | 7:00  | 0.4                    | 315               |
| 21/12/2020 | 8:00  | 0.9                    | 22.5              | 22/12/2020 | 8:00  | 0.4                    | 247.5             | 23/12/2020 | 8:00  | 0                      | 225               | 24/12/2020 | 8:00  | 0                      | 292.5             |
| 21/12/2020 | 9:00  | 1.3                    | 0                 | 22/12/2020 | 9:00  | 0.4                    | 292.5             | 23/12/2020 | 9:00  | 0.9                    | 0                 | 24/12/2020 | 9:00  | 0.4                    | 292.5             |
| 21/12/2020 | 10:00 | 0.9                    | 202.5             | 22/12/2020 | 10:00 | 0.4                    | 0                 | 23/12/2020 | 10:00 | 0.9                    | 0                 | 24/12/2020 | 10:00 | 0.4                    | 90                |
| 21/12/2020 | 11:00 | 0.9                    | 247.5             | 22/12/2020 | 11:00 | 0.9                    | 0                 | 23/12/2020 | 11:00 | 0.9                    | 337.5             | 24/12/2020 | 11:00 | 0.4                    | 270               |
| 21/12/2020 | 12:00 | 0.9                    | 90                | 22/12/2020 | 12:00 | 0.4                    | 315               | 23/12/2020 | 12:00 | 0.9                    | 22.5              | 24/12/2020 | 12:00 | 0.9                    | 90                |
| 21/12/2020 | 13:00 | 0.9                    | 247.5             | 22/12/2020 | 13:00 | 0.9                    | 112.5             | 23/12/2020 | 13:00 | 0.4                    | 135               | 24/12/2020 | 13:00 | 0.4                    | 270               |
| 21/12/2020 | 14:00 | 0.4                    | 135               | 22/12/2020 | 14:00 | 1.8                    | 112.5             | 23/12/2020 | 14:00 | 1.3                    | 112.5             | 24/12/2020 | 14:00 | 0.9                    | 90                |
| 21/12/2020 | 15:00 | 1.3                    | 90                | 22/12/2020 | 15:00 | 0.9                    | 90                | 23/12/2020 | 15:00 | 0.4                    | 135               | 24/12/2020 | 15:00 | 0.4                    | 90                |
| 21/12/2020 | 16:00 | 1.3                    | 112.5             | 22/12/2020 | 16:00 | 0.9                    | 112.5             | 23/12/2020 | 16:00 | 0.9                    | 112.5             | 24/12/2020 | 16:00 | 2.2                    | 247.5             |
| 21/12/2020 | 17:00 | 1.3                    | 22.5              | 22/12/2020 | 17:00 | 0.9                    | 112.5             | 23/12/2020 | 17:00 | 1.3                    | 112.5             | 24/12/2020 | 17:00 | 1.3                    | 247.5             |
| 21/12/2020 | 18:00 | 0.9                    | 112.5             | 22/12/2020 | 18:00 | 0.9                    | 112.5             | 23/12/2020 | 18:00 | 0.4                    | 112.5             | 24/12/2020 | 18:00 | 0.9                    | 247.5             |
| 21/12/2020 | 19:00 | 0.9                    | 0                 | 22/12/2020 | 19:00 | 0.4                    | 135               | 23/12/2020 | 19:00 | 0                      | 45                | 24/12/2020 | 19:00 | 0.4                    | 225               |
| 21/12/2020 | 20:00 | 0.4                    | 0                 | 22/12/2020 | 20:00 | 0.4                    | 112.5             | 23/12/2020 | 20:00 | 0.4                    | 135               | 24/12/2020 | 20:00 | 1.3                    | 112.5             |
| 21/12/2020 | 21:00 | 0.9                    | 337.5             | 22/12/2020 | 21:00 | 0.9                    | 0                 | 23/12/2020 | 21:00 | 0.4                    | 135               | 24/12/2020 | 21:00 | 1.3                    | 45                |
| 21/12/2020 | 22:00 | 0                      | 0                 | 22/12/2020 | 22:00 | 0.4                    | 337.5             | 23/12/2020 | 22:00 | 0.4                    | 135               | 24/12/2020 | 22:00 | 0.9                    | 0                 |
| 21/12/2020 | 23:00 | 0                      | 67.5              | 22/12/2020 | 23:00 | 0.4                    | 315               | 23/12/2020 | 23:00 | 0.4                    | 112.5             | 24/12/2020 | 23:00 | 0.4                    | 90                |

Mean Wind Speed and Wind Direction recorded by the weather station setup at the rooftop of Hong Kong Children's Hospital

| Date       | Time  | Wind<br>Speed<br>(m/s) | Wind<br>Direction | Date       | Time  | Wind<br>Speed<br>(m/s) | Wind<br>Direction | Date       | Time  | Wind<br>Speed<br>(m/s) | Wind<br>Direction | Date       | Time  | Wind<br>Speed<br>(m/s) | Wind<br>Direction |
|------------|-------|------------------------|-------------------|------------|-------|------------------------|-------------------|------------|-------|------------------------|-------------------|------------|-------|------------------------|-------------------|
| 25/12/2020 | 0:00  | 0.9                    | 22.5              | 26/12/2020 | 0:00  | 1.3                    | 112.5             | 27/12/2020 | 0:00  | 0.4                    | 112.5             | 28/12/2020 | 0:00  | 0.9                    | 112.5             |
| 25/12/2020 | 1:00  | 0.4                    | 0                 | 26/12/2020 | 1:00  | 1.3                    | 0                 | 27/12/2020 | 1:00  | 0.4                    | 67.5              | 28/12/2020 | 1:00  | 0.9                    | 112.5             |
| 25/12/2020 | 2:00  | 0.9                    | 45                | 26/12/2020 | 2:00  | 1.3                    | 112.5             | 27/12/2020 | 2:00  | 0.9                    | 90                | 28/12/2020 | 2:00  | 0.9                    | 90                |
| 25/12/2020 | 3:00  | 0.9                    | 337.5             | 26/12/2020 | 3:00  | 2.2                    | 90                | 27/12/2020 | 3:00  | 0.9                    | 90                | 28/12/2020 | 3:00  | 0.4                    | 112.5             |
| 25/12/2020 | 4:00  | 0                      | 112.5             | 26/12/2020 | 4:00  | 1.8                    | 90                | 27/12/2020 | 4:00  | 0.4                    | 135               | 28/12/2020 | 4:00  | 0.4                    | 112.5             |
| 25/12/2020 | 5:00  | 0.4                    | 0                 | 26/12/2020 | 5:00  | 1.8                    | 112.5             | 27/12/2020 | 5:00  | 0                      | 135               | 28/12/2020 | 5:00  | 0                      | 112.5             |
| 25/12/2020 | 6:00  | 0.4                    | 22.5              | 26/12/2020 | 6:00  | 1.8                    | 90                | 27/12/2020 | 6:00  | 0                      | 0                 | 28/12/2020 | 6:00  | 0                      | 135               |
| 25/12/2020 | 7:00  | 0.4                    | 337.5             | 26/12/2020 | 7:00  | 1.3                    | 112.5             | 27/12/2020 | 7:00  | 0                      | 157.5             | 28/12/2020 | 7:00  | 0                      | 180               |
| 25/12/2020 | 8:00  | 1.3                    | 112.5             | 26/12/2020 | 8:00  | 0.9                    | 112.5             | 27/12/2020 | 8:00  | 0                      | 0                 | 28/12/2020 | 8:00  | 0.4                    | 112.5             |
| 25/12/2020 | 9:00  | 0.9                    | 112.5             | 26/12/2020 | 9:00  | 1.3                    | 90                | 27/12/2020 | 9:00  | 0.9                    | 135               | 28/12/2020 | 9:00  | 1.3                    | 112.5             |
| 25/12/2020 | 10:00 | 1.3                    | 22.5              | 26/12/2020 | 10:00 | 2.2                    | 90                | 27/12/2020 | 10:00 | 1.3                    | 112.5             | 28/12/2020 | 10:00 | 1.8                    | 112.5             |
| 25/12/2020 | 11:00 | 1.8                    | 90                | 26/12/2020 | 11:00 | 2.7                    | 90                | 27/12/2020 | 11:00 | 0.9                    | 112.5             | 28/12/2020 | 11:00 | 1.8                    | 112.5             |
| 25/12/2020 | 12:00 | 1.3                    | 90                | 26/12/2020 | 12:00 | 2.7                    | 112.5             | 27/12/2020 | 12:00 | 0.4                    | 135               | 28/12/2020 | 12:00 | 1.3                    | 112.5             |
| 25/12/2020 | 13:00 | 1.3                    | 112.5             | 26/12/2020 | 13:00 | 2.7                    | 90                | 27/12/2020 | 13:00 | 0.4                    | 247.5             | 28/12/2020 | 13:00 | 1.3                    | 112.5             |
| 25/12/2020 | 14:00 | 0.9                    | 90                | 26/12/2020 | 14:00 | 2.2                    | 90                | 27/12/2020 | 14:00 | 0.4                    | 90                | 28/12/2020 | 14:00 | 1.8                    | 90                |
| 25/12/2020 | 15:00 | 0.9                    | 112.5             | 26/12/2020 | 15:00 | 0.9                    | 112.5             | 27/12/2020 | 15:00 | 0.4                    | 112.5             | 28/12/2020 | 15:00 | 1.8                    | 112.5             |
| 25/12/2020 | 16:00 | 1.3                    | 112.5             | 26/12/2020 | 16:00 | 1.3                    | 90                | 27/12/2020 | 16:00 | 0.4                    | 247.5             | 28/12/2020 | 16:00 | 2.7                    | 90                |
| 25/12/2020 | 17:00 | 1.3                    | 112.5             | 26/12/2020 | 17:00 | 0.9                    | 90                | 27/12/2020 | 17:00 | 0                      | 112.5             | 28/12/2020 | 17:00 | 1.8                    | 112.5             |
| 25/12/2020 | 18:00 | 1.3                    | 90                | 26/12/2020 | 18:00 | 0.9                    | 90                | 27/12/2020 | 18:00 | 0.4                    | 112.5             | 28/12/2020 | 18:00 | 0.9                    | 90                |
| 25/12/2020 | 19:00 | 0.9                    | 90                | 26/12/2020 | 19:00 | 0.4                    | 112.5             | 27/12/2020 | 19:00 | 0.9                    | 90                | 28/12/2020 | 19:00 | 2.2                    | 90                |
| 25/12/2020 | 20:00 | 1.3                    | 90                | 26/12/2020 | 20:00 | 0.4                    | 112.5             | 27/12/2020 | 20:00 | 0.9                    | 112.5             | 28/12/2020 | 20:00 | 2.2                    | 90                |
| 25/12/2020 | 21:00 | 2.2                    | 112.5             | 26/12/2020 | 21:00 | 0.9                    | 112.5             | 27/12/2020 | 21:00 | 0.9                    | 112.5             | 28/12/2020 | 21:00 | 2.2                    | 67.5              |
| 25/12/2020 | 22:00 | 1.8                    | 90                | 26/12/2020 | 22:00 | 1.3                    | 112.5             | 27/12/2020 | 22:00 | 0.9                    | 112.5             | 28/12/2020 | 22:00 | 1.8                    | 90                |
| 25/12/2020 | 23:00 | 2.2                    | 90                | 26/12/2020 | 23:00 | 0.9                    | 112.5             | 27/12/2020 | 23:00 | 0.9                    | 112.5             | 28/12/2020 | 23:00 | 1.3                    | 112.5             |

Mean Wind Speed and Wind Direction recorded by the weather station setup at the rooftop of Hong Kong Children's Hospital

| Date       | Time  | Wind<br>Speed<br>(m/s) | Wind<br>Direction | Date       | Time  | Wind<br>Speed<br>(m/s) | Wind<br>Direction | Date       | Time  | Wind<br>Speed<br>(m/s) | Wind<br>Direction | Date | Time | Wind<br>Speed<br>(m/s) | Wind<br>Direction |
|------------|-------|------------------------|-------------------|------------|-------|------------------------|-------------------|------------|-------|------------------------|-------------------|------|------|------------------------|-------------------|
| 29/12/2020 | 0:00  | 0.9                    | 45                | 30/12/2020 | 0:00  | 0                      | 45                | 31/12/2020 | 0:00  | 0.9                    | 67.5              |      |      |                        |                   |
| 29/12/2020 | 1:00  | 1.8                    | 90                | 30/12/2020 | 1:00  | 1.3                    | 112.5             | 31/12/2020 | 1:00  | 0.9                    | 45                |      |      |                        |                   |
| 29/12/2020 | 2:00  | 1.3                    | 112.5             | 30/12/2020 | 2:00  | 1.3                    | 315               | 31/12/2020 | 2:00  | 0.9                    | 67.5              |      |      |                        |                   |
| 29/12/2020 | 3:00  | 2.7                    | 90                | 30/12/2020 | 3:00  | 1.8                    | 0                 | 31/12/2020 | 3:00  | 1.3                    | 45                |      |      |                        |                   |
| 29/12/2020 | 4:00  | 2.2                    | 90                | 30/12/2020 | 4:00  | 2.2                    | 337.5             | 31/12/2020 | 4:00  | 0.9                    | 45                |      |      |                        |                   |
| 29/12/2020 | 5:00  | 1.3                    | 112.5             | 30/12/2020 | 5:00  | 1.3                    | 45                | 31/12/2020 | 5:00  | 0.9                    | 22.5              |      |      |                        |                   |
| 29/12/2020 | 6:00  | 0.9                    | 90                | 30/12/2020 | 6:00  | 1.8                    | 0                 | 31/12/2020 | 6:00  | 0.9                    | 270               |      |      |                        |                   |
| 29/12/2020 | 7:00  | 1.3                    | 112.5             | 30/12/2020 | 7:00  | 1.8                    | 22.5              | 31/12/2020 | 7:00  | 0.4                    | 22.5              |      |      |                        |                   |
| 29/12/2020 | 8:00  | 1.3                    | 112.5             | 30/12/2020 | 8:00  | 2.2                    | 22.5              | 31/12/2020 | 8:00  | 0.4                    | 270               |      |      |                        |                   |
| 29/12/2020 | 9:00  | 0.9                    | 135               | 30/12/2020 | 9:00  | 1.3                    | 0                 | 31/12/2020 | 9:00  | 0.9                    | 225               |      |      |                        |                   |
| 29/12/2020 | 10:00 | 0.9                    | 112.5             | 30/12/2020 | 10:00 | 1.3                    | 292.5             | 31/12/2020 | 10:00 | 0.4                    | 112.5             |      |      |                        |                   |
| 29/12/2020 | 11:00 | 1.3                    | 112.5             | 30/12/2020 | 11:00 | 1.3                    | 45                | 31/12/2020 | 11:00 | 0.9                    | 90                |      |      |                        |                   |
| 29/12/2020 | 12:00 | 1.3                    | 112.5             | 30/12/2020 | 12:00 | 2.2                    | 67.5              | 31/12/2020 | 12:00 | 0.9                    | 180               |      |      |                        |                   |
| 29/12/2020 | 13:00 | 0.9                    | 90                | 30/12/2020 | 13:00 | 2.2                    | 45                | 31/12/2020 | 13:00 | 1.3                    | 90                |      |      |                        |                   |
| 29/12/2020 | 14:00 | 0.9                    | 112.5             | 30/12/2020 | 14:00 | 1.8                    | 45                | 31/12/2020 | 14:00 | 1.3                    | 0                 |      |      |                        |                   |
| 29/12/2020 | 15:00 | 0.9                    | 112.5             | 30/12/2020 | 15:00 | 1.8                    | 0                 | 31/12/2020 | 15:00 | 1.8                    | 90                |      |      |                        |                   |
| 29/12/2020 | 16:00 | 0.9                    | 112.5             | 30/12/2020 | 16:00 | 1.3                    | 337.5             | 31/12/2020 | 16:00 | 1.3                    | 67.5              |      |      |                        |                   |
| 29/12/2020 | 17:00 | 0.9                    | 112.5             | 30/12/2020 | 17:00 | 1.3                    | 45                | 31/12/2020 | 17:00 | 1.3                    | 247.5             |      |      |                        |                   |
| 29/12/2020 | 18:00 | 0.9                    | 112.5             | 30/12/2020 | 18:00 | 1.3                    | 90                | 31/12/2020 | 18:00 | 0.9                    | 247.5             |      |      |                        |                   |
| 29/12/2020 | 19:00 | 0.9                    | 112.5             | 30/12/2020 | 19:00 | 1.3                    | 45                | 31/12/2020 | 19:00 | 0.4                    | 225               |      |      |                        |                   |
| 29/12/2020 | 20:00 | 0.4                    | 112.5             | 30/12/2020 | 20:00 | 0.9                    | 315               | 31/12/2020 | 20:00 | 1.3                    | 112.5             |      |      |                        |                   |
| 29/12/2020 | 21:00 | 0.9                    | 112.5             | 30/12/2020 | 21:00 | 0.9                    | 45                | 31/12/2020 | 21:00 | 1.3                    | 45                |      |      |                        |                   |
| 29/12/2020 | 22:00 | 0                      | 90                | 30/12/2020 | 22:00 | 1.3                    | 45                | 31/12/2020 | 22:00 | 0.9                    | 0                 |      |      |                        |                   |
| 29/12/2020 | 23:00 | 0                      | 0                 | 30/12/2020 | 23:00 | 0.9                    | 22.5              | 31/12/2020 | 23:00 | 0.4                    | 90                |      |      |                        |                   |

Mean Wind Speed and Wind Direction recorded by the weather station setup at the rooftop of Hong Kong Children's Hospital

Appendix G – 24-hr TSP monitoring results and graphical presentation

Location: AM3 – Sky Tower

| Start Date | Weather | Air<br>Temp. | Atmospheric<br>Pressure | Filter we | eight (g) | Particulate | Elapse  | e Time  | Sampling<br>Time | Flow<br>(cf |       | Av.<br>Flow           | Total<br>vol.     | Conc.         |
|------------|---------|--------------|-------------------------|-----------|-----------|-------------|---------|---------|------------------|-------------|-------|-----------------------|-------------------|---------------|
|            |         | (°C°)        | (hPa)                   | Initial   | Final     | weight (g)  | Initial | Final   | (min)            | Initial     | Final | (m <sup>3</sup> /min) | (m <sup>3</sup> ) | $(\mu g/m^3)$ |
| 2/12/2020  | Sunny   | 21.5         | 1020.5                  | 14.2291   | 14.4206   | 0.1915      | 2073.31 | 2097.34 | 1442             | 49          | 49    | 1.42                  | 2045              | 94            |
| 8/12/2020  | Sunny   | 24.3         | 1019.7                  | 15.0145   | 15.1932   | 0.1787      | 2219.55 | 2243.58 | 1442             | 48          | 48    | 1.38                  | 1990              | 90            |
| 14/12/2020 | Cloudy  | 21.3         | 1018.1                  | 18.4241   | 18.5974   | 0.1733      | 2244.63 | 2268.67 | 1442             | 48          | 48    | 1.37                  | 1982              | 87            |
| 19/12/2020 | Sunny   | 13.5         | 1023.4                  | 15.5175   | 15.6856   | 0.1681      | 2268.77 | 2292.81 | 1442             | 50          | 50    | 1.46                  | 2103              | 80            |
| 23/12/2020 | Sunny   | 19.5         | 1016.9                  | 15.6335   | 15.7495   | 0.116       | 2294.62 | 2318.65 | 1442             | 48          | 48    | 1.38                  | 1987              | 58            |
| 29/12/2020 | Sunny   | 23.7         | 1014.8                  | 18.5162   | 18.7598   | 0.2436      | 2319.51 | 2343.54 | 1442             | 50          | 50    | 1.43                  | 2055              | 119           |
|            |         |              |                         |           |           |             |         |         |                  |             |       | Maxir                 | num               | 119           |
|            |         |              |                         |           |           |             |         |         |                  |             |       | Minin                 | num               | 58            |
|            |         |              |                         |           |           |             |         |         |                  |             |       | Aver                  | age               | 88            |
|            |         |              |                         |           |           |             |         |         |                  |             |       | Action                | Level             | 182           |
|            |         |              |                         |           |           |             |         |         |                  |             |       | Limit l               | Level             | 260           |

Location: AM4(A) – The Hong Kong Society for the Blind's Factory cum Sheltered Workshop


| Start Date | Weather | Air<br>Temp. | Atmospheric<br>Pressure | Filter we | eight (g) | Particulate | Elapse  | e Time  | Sampling<br>Time | Flow<br>(cfi |       | Av.<br>Flow           | Total<br>vol.     | Conc.         |
|------------|---------|--------------|-------------------------|-----------|-----------|-------------|---------|---------|------------------|--------------|-------|-----------------------|-------------------|---------------|
|            |         | (°C)         | (hPa)                   | Initial   | Final     | weight (g)  | Initial | Final   | (min)            | Initial      | Final | (m <sup>3</sup> /min) | (m <sup>3</sup> ) | $(\mu g/m^3)$ |
| 2/12/2020  | Sunny   | 21.5         | 1020.5                  | 17.8512   | 18.1141   | 0.2629      | 1891.67 | 1915.73 | 1444             | 50           | 50    | 1.41                  | 2040              | 129           |
| 8/12/2020  | Sunny   | 24.3         | 1019.7                  | 18.3408   | 18.6193   | 0.2785      | 1943.75 | 1967.8  | 1443             | 50           | 50    | 1.41                  | 2028              | 137           |
| 14/12/2020 | Cloudy  | 21.3         | 1018.1                  | 18.3563   | 18.5666   | 0.2103      | 1968.12 | 1992.17 | 1443             | 48           | 48    | 1.36                  | 1957              | 107           |
| 19/12/2020 | Sunny   | 13.5         | 1023.4                  | 18.4644   | 18.7222   | 0.2578      | 1993.52 | 2017.55 | 1442             | 49           | 49    | 1.41                  | 2031              | 127           |
| 23/12/2020 | Sunny   | 19.5         | 1016.9                  | 15.6572   | 15.7896   | 0.1324      | 2019.67 | 2043.69 | 1441             | 50           | 50    | 1.42                  | 2044              | 65            |
| 29/12/2020 | Sunny   | 23.7         | 1014.8                  | 18.4196   | 18.7144   | 0.2948      | 2044.67 | 2068.71 | 1442             | 49           | 49    | 1.38                  | 2017              | 146           |
|            |         |              |                         |           |           |             |         |         |                  |              |       | Maxin                 | num               | 146           |
|            |         |              |                         |           |           |             |         |         |                  |              |       | Minin                 | num               | 65            |
|            |         |              |                         |           |           |             |         |         |                  |              |       | Avera                 | age               | 119           |
|            |         |              |                         |           |           |             |         |         |                  |              |       | A (* 1                | r 1               | 107           |


Action Level187Limit Level260


Location: AM7 – Hong Kong Children's Hospital

| Start Date | Weather | Air<br>Temp. | Atmospheric<br>Pressure | Filter we | eight (g) | Particulate | Elapse  | Time    | Sampling<br>Time | Flow<br>(cf |       | Av.<br>Flow           | Total<br>vol.     | Conc.         |
|------------|---------|--------------|-------------------------|-----------|-----------|-------------|---------|---------|------------------|-------------|-------|-----------------------|-------------------|---------------|
|            |         | رَىْ)        | (hPa)                   | Initial   | Final     | weight (g)  | Initial | Final   | (min)            | Initial     | Final | (m <sup>3</sup> /min) | (m <sup>3</sup> ) | $(\mu g/m^3)$ |
| 2/12/2020  | Sunny   | 21.5         | 1020.5                  | 18.3602   | 18.5379   | 0.1777      | 6738.82 | 6762.84 | 1441             | 52          | 52    | 1.43                  | 2057              | 86            |
| 8/12/2020  | Sunny   | 24.3         | 1019.7                  | 15.1894   | 15.3906   | 0.2012      | 6763.04 | 6787.08 | 1442             | 50          | 50    | 1.36                  | 1967              | 102           |
| 14/12/2020 | Cloudy  | 21.3         | 1018.1                  | 18.2399   | 18.4086   | 0.1687      | 6788.01 | 6812.05 | 1442             | 52          | 52    | 1.42                  | 2054              | 82            |
| 19/12/2020 | Sunny   | 13.5         | 1023.4                  | 18.3526   | 18.5305   | 0.1779      | 6812.17 | 6836.21 | 1442             | 52          | 52    | 1.45                  | 2088              | 85            |
| 23/12/2020 | Sunny   | 19.5         | 1016.9                  | 18.588    | 18.7036   | 0.1156      | 6836.34 | 6860.37 | 1442             | 52          | 52    | 1.43                  | 2059              | 56            |
| 29/12/2020 | Sunny   | 23.7         | 1014.8                  | 15.6733   | 15.9584   | 0.2851      | 6860.47 | 6884.51 | 1442             | 52          | 52    | 1.42                  | 2043              | 140           |
|            |         |              |                         |           |           |             |         |         |                  |             |       | Maxim                 | num               | 140           |
|            |         |              |                         |           |           |             |         |         |                  |             |       | Minim                 | num               | 56            |
|            |         |              |                         |           |           |             |         |         |                  |             |       | Avera                 | nge               | 92            |
|            |         |              |                         |           |           |             |         |         |                  |             |       | Action I              | Level             | 181           |
|            |         |              |                         |           |           |             |         |         |                  |             |       | Limit L               | level             | 260           |

### 24-hour average TSP







Appendix H – 1-hr TSP monitoring results and graphical presentation

| Date       | Measure    | emer | nt Period | 1-hr TSP concentration,<br>$\mu g/m^3$ | Weather |
|------------|------------|------|-----------|--|---------|
|            | 9:00       | -    | 10:00     | 112                                    |         |
| 2/12/2020  | 10:00      | -    | 11:00     | 116                                    | Sunny   |
|            | 11:00      | -    | 12:00     | 123                                    |         |
|            | 13:00      | -    | 14:00     | 105                                    |         |
| 8/12/2020  | 14:00      | -    | 15:00     | 108                                    | Sunny   |
|            | 15:00      | -    | 16:00     | 110                                    |         |
|            | 9:00       | -    | 10:00     | 98                                     |         |
| 14/12/2020 | 10:00      | -    | 11:00     | 105                                    | Cloudy  |
|            | 11:00      | -    | 12:00     | 106                                    |         |
|            | 13:00      | -    | 14:00     | 89                                     |         |
| 19/12/2020 | 14:00      | -    | 15:00     | 92                                     | Sunny   |
|            | 15:00      | -    | 16:00     | 94                                     |         |
|            | 9:00       | -    | 10:00     | 67                                     |         |
| 23/12/2020 | 10:00      | -    | 11:00     | 68                                     | Sunny   |
|            | 11:00      | -    | 12:00     | 73                                     |         |
|            | 13:00      | -    | 14:00     | 91                                     |         |
| 29/12/2020 | 14:00      | -    | 15:00     | 94                                     | Sunny   |
|            | 15:00      | -    | 16:00     | 95                                     |         |
| Ν          | laximum    |      |           | 123                                    |         |
| Ν          | linimum    |      |           | 67                                     |         |
|            | Average    |      |           | 97                                     |         |
| Ac         | tion Level | [    |           | 297                                    |         |
| Li         | mit Level  |      |           | 500                                    |         |

### Location:

## AM3 -

## Sky Tower

|                 | Date       | Measure    | mer | nt Period | 1-hr TSP concentration,<br>$\mu g/m^3$ | Weather |  |
|-----------------|------------|------------|-----|-----------|--|---------|--|
| Location:       |            | 13:00      | -   | 14:00     | 126                                    |         |  |
| AM4(A) -        | 2/12/2020  | 14:00      | -   | 15:00     | 133                                    | Sunny   |  |
|                 |            | 15:00      | -   | 16:00     | 139                                    |         |  |
| The Hong Kong   |            | 9:00       | -   | 10:00     | 128                                    |         |  |
| Society for the | 8/12/2020  | 10:00      | -   | 11:00     | 129                                    | Sunny   |  |
| Blind's Factory |            | 11:00      | -   | 12:00     | 134                                    |         |  |
| cum Sheltered   |            | 13:00      | -   | 14:00     | 125                                    |         |  |
|                 | 14/12/2020 | 14:00      | -   | 15:00     | 131                                    | Cloudy  |  |
| Workshop        |            | 15:00      | -   | 16:00     | 138                                    |         |  |
|                 |            | 9:00       | -   | 10:00     | 112                                    |         |  |
|                 | 19/12/2020 | 10:00      | -   | 11:00     | 112                                    | Sunny   |  |
|                 |            | 11:00      | -   | 12:00     | 117                                    |         |  |
|                 |            | 13:00      | -   | 14:00     | 82                                     |         |  |
|                 | 23/12/2020 | 14:00      | -   | 15:00     | 84                                     | Sunny   |  |
|                 |            | 15:00      | -   | 16:00     | 88                                     |         |  |
|                 |            | 9:00       | -   | 10:00     | 101                                    |         |  |
|                 | 29/12/2020 | 10:00      | -   | 11:00     | 108                                    | Sunny   |  |
|                 |            | 11:00      | -   | 12:00     | 116                                    |         |  |
|                 | Μ          | laximum    |     |           | 139                                    |         |  |
|                 | Μ          | linimum    |     |           | 82                                     |         |  |
|                 | A          | Average    | 117 |           |  |         |  |
|                 | Act        | tion Level |     |           | 326                                    |         |  |
|                 | Li         | mit Level  |     |           | 500                                    |         |  |

|      | Date       |            | sure<br>Perio | ment<br>d | 1-hr TSP concentration,<br>$\mu g/m^3$ | Weather |
|------|------------|------------|---------------|-----------|--|---------|
|      |            | 9:00       | -             | 10:00     | 98                                     |         |
|      | 2/12/2020  | 10:00      | -             | 11:00     | 104                                    | Sunny   |
|      |            | 11:00      | -             | 12:00     | 108                                    | -       |
| Kong |            | 11:00      | -             | 12:00     | 137                                    |         |
| 5    | 8/12/2020  | 13:00      | -             | 14:00     | 142                                    | Sunny   |
|      |            | 14:00      | -             | 15:00     | 146                                    |         |
|      |            | 9:00       | -             | 10:00     | 118                                    |         |
|      | 14/12/2020 | 10:00      | -             | 11:00     | 118                                    | Cloudy  |
|      |            | 11:00      | -             | 12:00     | 123                                    |         |
|      |            | 9:00       | -             | 10:00     | 93                                     |         |
|      | 19/12/2020 | 10:00      | -             | 11:00     | 94                                     | Sunny   |
|      |            | 11:00      | -             | 12:00     | 96                                     |         |
|      |            | 13:00      | -             | 14:00     | 77                                     |         |
|      | 23/12/2020 | 14:00      | -             | 15:00     | 80                                     | Sunny   |
|      |            | 15:00      | -             | 16:00     | 81                                     |         |
|      |            | 9:00       | -             | 10:00     | 107                                    |         |
|      | 29/12/2020 | 10:00      | -             | 11:00     | 107                                    | Sunny   |
|      |            | 11:00      | -             | 12:00     | 118                                    |         |
|      | N          | laximum    |               |           | 146                                    |         |
|      | N          | linimum    |               |           | 77                                     |         |
|      | 1          | Average    |               |           | 108                                    |         |
|      | Ac         | tion Level | 1             |           | 315                                    |         |
|      | Li         | mit Level  |               |           | 500                                    |         |


Location:


AM7 -Hong


Children's

Hospital

# 1-hour average TSP








**Appendix I – Event and Action Plan for air quality** 

| <b>.</b>   |  | Actio   | on  |  |
|--|--|---|---|--|
| Event  | ET   | IEC   | Supervisor / ER   | Contractor   |
| Action Level being<br>exceeded by one<br>sampling                        | <ol> <li>Identify source and<br/>investigate the causes of<br/>exceedance;</li> <li>Inform Contractor, IEC<br/>and Supervisor /ER;</li> <li>Repeat measurement to<br/>confirm finding.</li> </ol>  | <ol> <li>Check monitoring data 1<br/>submitted by ET;</li> <li>Check Contractor's<br/>working method.</li> </ol>  | 1. Notify Contractor.   | <ol> <li>Rectify any unacceptable<br/>practice;</li> <li>Amend working methods<br/>if appropriate.</li> </ol>  |
| Action Level being<br>exceeded by two or<br>more consecutive<br>sampling | <ol> <li>Identify source and<br/>investigate the causes of<br/>exceedance;</li> <li>Inform Contractor, IEC<br/>and Supervisor /ER;</li> <li>Increase monitoring<br/>frequency to daily;</li> <li>Discuss with IEC and<br/>Contractor on remedial</li> </ol>                      | submitted by ET;<br>2. Check Contractor's<br>working method;<br>3. Discuss with ET and<br>Contractor on possible<br>remedial measures;  | notification of exceedance<br>in writing;<br>2. Notify Contractor;<br>3. In consolidation with the<br>IEC, agree with the<br>Contractor on the remedial<br>measures to be<br>implemented; | <ol> <li>Discuss with ET and IEC<br/>on proper remedial<br/>actions;</li> <li>Submit proposals for<br/>remedial actions to<br/>Supervisor /ER and IEC<br/>within three working day<br/>of notification;</li> <li>Implement the agreed</li> </ol> |
|  | <ul> <li>actions required;</li> <li>5. Assess the effectiveness of<br/>Contractor's remedial<br/>actions;</li> <li>6. If exceedance continues,<br/>arrange meeting with IEC<br/>and Supervisor /ER;</li> <li>7. If exceedance stops, cease<br/>additional monitoring.</li> </ul> | measures.   | <ol> <li>Supervise implementation<br/>of remedial measures;</li> <li>Conduct meeting with ET<br/>and IEC if exceedance<br/>continues.</li> </ol>  | proposals;<br>4. Amend proposal if<br>appropriate.   |
| Limit Level being<br>exceeded by one<br>sampling                         | <ol> <li>Identify source and<br/>investigate the causes of<br/>exceedance;</li> <li>Inform Contractor, IEC,<br/>Supervisor /ER, and EPD;</li> <li>Repeat measurement to<br/>confirm finding;</li> <li>Assess effectiveness of</li> </ol>   | <ol> <li>Check monitoring data<br/>submitted by ET;</li> <li>Check Contractor's<br/>working method;</li> <li>Discuss possible remedial<br/>measures with ET and<br/>Contractor;</li> <li>Advise the Supervisor /ER</li> </ol> | notification of exceedance<br>in writing;<br>2. Notify Contractor;  | <ol> <li>Take immediate action to<br/>avoid further exceedance;</li> <li>Discuss with ET and IEC<br/>on proper remedial<br/>actions;</li> <li>Submit proposal for<br/>remedial actions to<br/>Supervisor /ER and IEC</li> </ol>                  |

| E (   |   | Ac   | tion   |  |
|---|---|--|--|--|
| Event   | ET  | IEC  | Supervisor / ER  | Contractor   |
|   | Contractor's remedial<br>actions and keep EPD, IEC<br>and Supervisor /ER<br>informed of the results.  | on the effectiveness of the<br>proposed remedial<br>measures.  | <ul> <li>implemented;</li> <li>4. Supervise implementation of remedial measures;</li> <li>5. Conduct meeting with ET and IEC if exceedance continues.</li> </ul> | <ul><li>within three working days<br/>of notification;</li><li>4. Implement the agreed<br/>proposals.</li></ul>  |
| Limit Level being<br>exceeded by two or<br>more consecutive<br>sampling | <ol> <li>Notify IEC, Supervisor<br/>/ER, Contractor and EPD;</li> <li>Repeat measurement to<br/>confirm findings;</li> <li>Carry out analysis of<br/>Contractor's working<br/>procedures to identify<br/>source and investigate the<br/>causes of exceedance;</li> <li>Increase monitoring<br/>frequency to daily;</li> <li>Arrange meeting with IEC,<br/>Supervisor /ER and<br/>Contractor to discuss the<br/>remedial action to be<br/>taken;</li> <li>Assess effectiveness of<br/>Contractor's remedial<br/>actions and keep EPD, IEC</li> </ol> | <ol> <li>Check monitoring data<br/>submitted by ET;</li> <li>Check Contractor's<br/>working method;</li> <li>Discuss with Supervisor<br/>/ER, ET, and Contractor on<br/>the potential remedial<br/>actions;</li> <li>Review Contractor's<br/>remedial actions whenever<br/>necessary to assure their<br/>effectiveness and advise<br/>the Supervisor /ER<br/>accordingly.</li> </ol> | notification of exceedance<br>in writing;<br>2. Notify Contractor;   | <ol> <li>Take immediate action to<br/>avoid further exceedance;</li> <li>Discuss with ET and IEC<br/>on proper remedial<br/>actions;</li> <li>Submit proposal for<br/>remedial actions to<br/>Supervisor /ER and IEC<br/>within three working days<br/>of notification;</li> <li>Implement the agreed<br/>proposals;</li> <li>Submit further remedial<br/>actions if problem still not<br/>under control;</li> <li>Stop the relevant portion of<br/>works as instructed by the<br/>Supervisor /ER until the<br/>exceedance is abated.</li> </ol> |
|   | <ul><li>and Supervisor /ER informed of the results;</li><li>7. If exceedance stop, cease additional monitoring.</li></ul>   |  |  |  |


Appendix J – Calibration certificates, catalogue of noise monitoring equipment

|                       |   | $\mathbb{A}$  | :   |                  |                               |                                      |   |   |
|-----------------------|---|---|---|------------------|-------------------------------|--------------------------------------|---|---|
| Spec                  | ifications                                | Fiero.  | -<br>120  |                  |                               |                                      |   |   |
|                       |   |   |   | Data I           | recall<br>memo                | D/                                   | Allows viewing of stored data   | an be saved in internal memory, for later reca                      |
| Applicabl             | le standards                              | NL-52   | NL-42   | Setup            | memo                          | "y                                   | Start up via file settings previou  |   |
| Approabl              | ie standards                              | ANSI S1.4-1983 Type 1   | ANSI S1.4-1983 Type 2   |                  | orm reco<br>e forma           | ording * 3                           | Uncompressed waveform WAV   | F file  |
|                       |   | ANSI S1.4A-1985 Type 1<br>ANSI S1.43-1997 Type 1  | ANSI S1.4A-1985 Type 2<br>ANSI S1.43-1997 Type 2  | Sa               | mpling fr                     | requency                             | Select 48 kHz, 24 kHz or 12 kH  |   |
|                       |   | JIS C 1509-1: 2005 Class 1  | JIS C 1509-1: 2005 Class 2  |                  | ta lengt                      |                                      | Select 24 bit or 16 bit<br>Output DC signals using a frequence                                    | y weighting characteristic selected by processir                    |
|                       |   | WEEE Directives, Chinese RoHS   | 8. C, Low Voltage Directive 2006/95/EC),<br>export model for China only)                    |                  | Ou                            | tput voltage                         | 2.5 V, 25 mV / dB at bar graph (  | display full scale  |
| Measure               | ment functions                            | Simultaneous measurement of the   |   |                  | AC OL                         | utput                                | Output AC signals using a freque<br>processing or by A, C, Z-weight                               | ency weighting characteristic selected by<br>ing.                   |
| Proces                | ssing (main ch)                           | weighting and frequency weighting<br>Instantaneous sound pressure leve                      |   |                  |                               | tput voltage<br>parator              | 1 ∨ (rms values) at bar graph d   | isplay full scale<br>or output exceeds the set value                |
|                       |   | Equivalent continuous sound press<br>Sound exposure level: LE                               | sure level: Leg   |                  | outpu                         |                                      |   | current 60 mA, allowable dissipation 300 mW                         |
|                       |   | Maximum sound pressure level: L   |   | USBC             |                               |                                      | Allows USB to be connected to a<br>Allows USB to be controlled via c                              | computer and recognized as a removable di<br>communication commands |
|                       |   | Minimum sound pressure level: Lm<br>Percentile sound levels: Ln (0.1 to 9                   | <sup>in</sup><br>9.9 %, 0.1-increment steps, max. 5 values)                                 | RS-23            | 32C cor                       | mmunication                          |   | ation via use of a dedicated cable                                  |
|                       | ssing (sub ch)                            | Instantaneous sound pressure leve   | II: Lp  |                  |                               | ous output * 2<br>nstantaneous value | Lp  |   |
| Additio               | onal processing                           | In addition to main processing iten<br>for simultaneous processing:                         | s, one of the following can be selected   | dat              | ta P                          | Processed value                      | Leq, Lmax, Lmin, Lpeak  |   |
|                       |   | C-weighted equivalent continuous  |   | Ou<br>Print o    | itput int<br>out              | erval                                | 100 ms<br>Printing of measurement results   | s on dedicated printer DPU-414                                      |
|                       |   | C-weighted peak sound level: Lcpe<br>Z-weighted peak sound level: Lzpe                      |   | Powe             | r requir                      | ements                               | Four IEC R6 (size AA) batteries (alkalir  | e or rechargeable batteries) or external power suppl                |
|                       |   | I-time-weighted equivalent continuou  |   | Ba               | ittery life                   | e (23 °C)                            | Alkaline battery LR6 (AA): 26 h<br>At the maximum * Depends on                                    | Ni-MH secondary battery: 25 h<br>the setting                        |
|                       |   | Maximum 1-time-weighted equivalent<br>The power average of the maximum I                    |   |                  | C adapte                      |                                      | NC-98C (NC-34 for previous m<br>5 to 7 V (rated voltage: 6 V)                                     |   |
|                       |   | The frequency weighting for the additional p<br>of the sub-channel, so when the sub-channel | ocessing synchronizes with the frequency weighting  |                  |                               | ower voltage                         | Approximately 90 mA (normal of  | peration, rated voltage)  |
|                       |   |   | ed, the additional processing Lceq and Lcpeak   | Ambie            |                               | Temperature                          | -10 to +50 °C<br>10 to 90 % RH (non-condensing  | 7)  |
| Measurin              | na time                                   | (Lzpeak) are selectable.<br>10 s, 1, 5, 10, 15, 30 m, 1, 8, 24 h,                           | and manual (maximum 24 b)   | Dustp            | roof / wa                     | Humidity<br>ater-resistant           | IP code: IP54 (except for micro   | phone)  |
| Microphone            | в Туре                                    | UC-59   | UC-52   |                  | mance <sup>®</sup><br>nsions, |                                      | See precautions regarding wate<br>Approx. 250 (H) x 76 (W) x 33 m                                 | erproofing<br>nm(D), approx. 400 g (with batteries)                 |
| Measure               | Sensitivity level<br>ment range           | -27 dB<br>A-weighting: 25 dB to 138 dB  | -33 dB  |                  |                               | essories                             | Storage case x 1, Windscreen WS   | -10 x 1, Windscreen fall prevention rubber x 1                      |
|                       |   | C-weighting: 33 dB to 138 dB  |   |                  |                               |                                      | Hand strap x 1, LR6 (AA) alkaline<br>preinstalled model only)                                     | batteries x 4, SD card 512 MB×1 (NX-42EX                            |
|                       |   | Z-weighting: 38 dB to 138 dB<br>C-weighting peak sound level: 55                            | IB to 141 dB  | Opti             | one                           |                                      |   |   |
| Inherent              | A-weighting                               | Z-weighting peak sound level: 60 of<br>17 dB or less  | B to 141 dB<br>19 dB or less  | Opti             | 0115                          | Prod                                 | luct name   | Product number  |
| noise                 | C-weighting                               | 25 dB or less   | 27 dB or less   |                  |                               |                                      | m (Inst.on 512 MB SD card)<br>ram*2 (Inst.on 2 GB SD card)  | NX-42EX<br>NX-42WR  |
| Frequenc              | Z-weighting                               | 30 dB or less<br>20 Hz to 20 kHz  | 32 dB or less<br>20 Hz to 8 kHz   |                  |                               |                                      | /sis program *2 (Inst.on 512 MB SD card)  | NX-42RT   |
|                       | cy weighting                              | A, C, and Z   | 20 HZ 10 0 KHZ  |                  |                               |                                      | Inst.on 512 MB SD card)<br>for environmental measurement  | NX-42FT<br>AS-60  |
| Time wei<br>Level ran |   | F (Fast) and S (Slow)<br>Single range (Linearity range: 113                                 | (B)   | Data             | manage                        | ement software                       | for environmental measurement   | AS-60RT   |
| Bar gra               | ph display range max                      | Max. 110 dB (20 to 130 dB)  |   |                  |                               |                                      | octave data management software)<br>for environmental measurement<br>el data management software) | AS-60∨M   |
|                       | ng of bar graph display<br>ection circuit | Set the upper/ lower limit in 10 dB<br>Digital processing method                            | ncrements.  |                  |                               | nalysis softwa                       |   | CAT-WAVE  |
| Sampling              | g cycle                                   | 20.8 µs (Lp, Leq, LE, Lmax, Lmin, Lpe<br>100 ms (LN)  | ak : sampling frequency: 48 kHz)  |                  | ard 512<br>ard 2 G            |                                      |   | SD-512M<br>SD-2G  |
| Calibratio            | on  |   | performed according to IEC and JIS standards,   | AC a             | dapter (                      | (100 ∨ to 240                        | ∨)  | NC-98C  |
| Correctio             | on functions                              | using internally generated signals: acou<br>Windscreen correction:                          | tic calibration performed with the NC-74.   |                  | ry pack                       | extension cab                        | oles  | BP-21<br>EC-04 (from 2 m)   |
| Conectio              | in functions                              |   | 09-1 standards when the windscreen is installed.  | BNC-             | -Pin out                      | put code                             |   | CC-24   |
|                       |   | Diffuse sound field correction:<br>Correction of frequency character                        | istics in order to comply with standards  | Printe           |                               | output cable                         |   | CC-42C<br>DPU-414   |
|                       |   | (ANSI S1.4) in diffuse sound field.   |   |                  | er cable                      |                                      |   | CC-42P  |
| Delay tim             | ne  |   | ring a specified time (OFF, 1, 3, 5 or 10 s)<br>eed or when a user-set trigger is exceeded. | USB              |                               | rial ⊥/O cable                       |   | CC-42R  |
| Back era              | se function                               | When the PAUSE key is pressed t   | pause measurement, the preceding  |                  | d calibr                      | ator<br>windscreen                   |   | NC-74<br>WS-15  |
| Display               |   | (user selectable) 0, 1, 3 or 5 s data<br>Backlit semitransparent color TFT                  | are excluded from processing.<br>_CD display WQVGA (400 x 240 dots)                         | Wind             | screen                        | mounting ada                         |   | WS-15006  |
|                       |   | * LCD with touch panel (Capacitiv   | e Touch Panel)  |                  |                               | ion windscree<br>meter tripod        | n   | WS-16<br>ST-80  |
| Store                 | anual                                     |   | sEEEBar graph update frequency: 100 ms<br>red manually in single address increments.        | All-we           | eather v                      | windscreen trij                      |   | ST-81   |
|                       | Number of data                            | Internal memory: max. 1000 sets<br>SD Card: depends on the capacity                         | of the SD Card #1   | *1 Use<br>*4 Pro | e Rion fu<br>otection         | lly guaranteed p<br>against harmf    | products. *2 NX-42EX required (sold<br>ful dust and water splashing from                          | separately). *3 NX-42WR required (sold separate<br>any direction.   |
| EEFA                  | uto*2                                     | Instantaneous values (Lp mode) a  | d processed values (Leg mode) are   | Preca            | utions                        | regarding wa                         |   |   |
|                       | Lp sampling cycle                         | stored continuously and automatic<br>100 ms, 200 ms, 1 s, Leg 1s                            | ally at preset intervals.   |                  |                               |                                      |   | placement is required every two years (at cos                       |
|                       | Leg sampling cycle                        | 10 s, 1, 5, 10, 15, 30 ms, 1, 8, 24 h   |   |                  |                               |                                      |   |   |
|                       | Measurement Time                          | Max. 1000 h (depends on the cap   | acity of the SD Card)*1   |                  |                               |                                      |   | ISO 14001   |
|                       |   |   |   |                  |                               |                                      |   |   |
|                       |   | rk of Microsoft Corporation.<br>to change without notice.                                   |   |                  |                               |                                      |   | ISO 14001 RION CO., LTD.  |
|                       |   |   |   |                  |                               |                                      |   |   |
| Distribu              | uted by:                                  |   |   | /                |                               | ノー                                   |   |   |
|                       |   |   |   | $\mathcal{L}$    |                               |                                      |   | 0., LTD.  |
|                       |   |   |   |                  |                               |                                      | tp://www.rion.co.jp/eng   |   |
|                       |   |   |   |                  |                               |                                      |   | nji, Tokyo 185-8533, Japa   |
|                       |   |   |   | Tel:             | +81-                          | 42-359-                              | 7888 Fax: +81-42-   | 359-7442  |
|                       |   |   |   |                  |                               |                                      |   |   |




| CEPREI                                    |                                | 证书编号(Certifica                | te No.): 2HB200011            | 72-0003       | CEPREI                 |                |                     | 证书编号         | 寻(Certificate No.):                      | 2HB20001172 | 2-0003         |
|---|--------------------------------|-------------------------------|-------------------------------|---------------|------------------------|----------------|---------------------|--------------|--|-------------|----------------|
| 1 外观与工作正常性检查                              | (Appearance and Function C     | Check)                        |                               |               | 4 A计权特性(A-V            | Weighting Cha  | racteristic)        |              |  |             |                |
| 无影响证书中校准结                                 | 告果准确度的因素和缺陷。                   |                               |                               |               | 频率                     | 实测值            | 理论值                 | 误差           | 允许误差                                     | 结论          | U              |
| There are no factor a                     | nd defect that affect the cali | bration result accuracy of th | e certificate.                |               | (Frequency)            | (Actual)       | (Theoretical value) | (Error)      | (Limit)                                  | (Pass/Fail) | ( <i>k</i> =2) |
|   |                                |                               |                               |               | (Hz)                   | (dB)           | (dB)                | (dB)         | (dB)                                     | (P/F)       | (dB)           |
| 2 指示声级调整 (Indication                      |                                |                               | 频率(Frequency)=1               |               | 20                     | -50.7          | -50.5               | -0.2         | ±2.0                                     | Р           | 0.5            |
| 传声器型号                                     | 传声器编号                          | 放大器型号                         |                               |               | 25                     | -45.0          | -44.7               | -0.3         | +2.0 ~ -1.5                              | Р           | 0.5            |
| Microphone Type)                          | (Microphone SN.)               | (Preamplifier T               |                               | SN.)          | 31.5                   | -39.5          | -39.4               | -0.1         | ±1.5                                     | Р           | 0.5            |
| UC-59                                     | 12132                          | NH-25                         | 76320                         |               | 40<br>50               | -34.5          | -34.6               | 0.1          | ±1.0                                     | P           | 0.5            |
| she block an est of                       | Lot Mile one part Area         | 14-14-26 - 14-                |                               |               | 63                     | -30.2<br>-26.1 | -30.2<br>-26.2      | 0.0<br>0.1   | ±1.0                                     | P<br>P      | 0.5            |
| 声校准器型号                                    | 标准声压级                          | 校准前示值                         | 校准后示值<br>(After Calibration)  | U<br>(/2)     | 80                     | -20.1          | -20.2               | 0.1          | ±1.0<br>±1.0                             | P<br>P      | 0.5            |
| (Calibrator Type)                         | (Reference SPL)                | (Before Calibration)          | (After Calibration)           | (k=2)<br>(dB) | 100                    | -22.4          | -22.5               | 0.1          | ±1.0<br>±1.0                             | P           | 0.5            |
| 4231                                      | (dB)<br>94.0                   | (dB)<br>94.0                  | (dB)<br>94.0                  | (dB)<br>0.2   | 125                    | -19.1          | -16.1               | 0.0          | ±1.0<br>±1.0                             | P           | 0.5            |
| 4231                                      | 94.0                           | 94.0                          | 94.0                          | 0.2           | 160                    | -13.2          | -13.4               | 0.2          | ±1.0                                     | p           | 0.5            |
| 级线性 (Level Linearity)                     |                                |                               |                               |               | 200                    | -10.8          | -10.9               | 0.1          | ±1.0                                     | Р           | 0.5            |
| 级线性 (Level Linearity) .1 参考级量程 (Reference | Range)                         | 頁率(Frequency): 8000Hz         |                               |               | 250                    | -8.6           | -8.6                | 0.0          | ±1.0                                     | P           | 0.5            |
| · → · 9 SX E (1 € (ACIEICIE)              |                                | 没(Sound Level Indication o    | f Start Point): 90.0          | iB            | 315                    | -6.6           | -6.6                | 0.0          | ±1.0                                     | P           | 0.4            |
| 起始点以上间隔100                                |                                | n Error for each 10dB above   |                               |               | 400                    | -4.7           | -4.8                | 0.1          | ±1.0                                     | Р           | 0.4            |
| Advisit Statistics                        |                                |                               | U (k=2) 0.6 c                 |               | 500                    | -3.2           | -3.2                | 0.0          | ±1.0                                     | Р           | 0.4            |
| 上限以下5dB间隔1dB点                             | 的最大误差(Maximum Erro             | or for each 1dB below Uppe    | r Limit 5dB): -0.2 d          | IB            | 630                    | -1.8           | -1.9                | 0.1          | ±1.0                                     | Р           | 0.4            |
|   |                                |                               | U (k=2) 0.6 c                 |               | 800                    | -0.8           | -0.8                | 0.0          | ±1.0                                     | Р           | 0.4            |
| 起始点以下间隔10c                                | IB点的最大误差(Maximun               | n Error for each 10dB below   | Start Point): -0.2 c          | iB            | 1000(Ref.)             | 0.0            | 0.0                 | 0.0          | ±0.7                                     | Р           | 0.4            |
|   |                                |                               | U (k=2) 0.6 d                 | IB            | 1250                   | 0.6            | 0.6                 | 0.0          | ±1.0                                     | Р           | 0.6            |
| 下限以上5dB间隔1dB点的                            | 的最大误差(Maximum Erro             | or for each 1dB above Lowe    | r Limit 5dB): -0.2 d          | IB            | 1600                   | 0.9            | 1.0                 | -0.1         | ±1.0                                     | Р           | 0.6            |
|   |                                |                               | U (k=2) 0.6 d                 | IB            | 2000                   | 1.1            | 1.2                 | -0.1         | ±1.0                                     | Р           | 0.6            |
|   |                                |                               |                               |               | 2500                   | 1.1            | 1.3                 | -0.2         | ±1.0                                     | Р           | 0.6            |
| 2 其它级量程 (Other Ran                        |                                | i率(Frequency): 1000Hz         |                               |               | 3150                   | 1.0            | 1.2                 | -0.2         | ±1.0                                     | Р           | 0.6            |
|   |                                | 版(Sound Level Indication of   |                               |               | 4000                   | 0.7            | 1.0                 | -0.3         | ±1.0                                     | Р           | 0.6            |
| 起始点以上间隔100                                | IB点的最大误差(Maximun               | n Error for each 10dB above   |                               |               | 5000                   | 0.3            | 0.5                 | -0.2         | ±1.5                                     | Р           | 0.6            |
|   |                                |                               | U (k=2) 0.4 d                 |               | 6300                   | -0.2           | -0.1                | -0.1         | +1.5 ~ -2.0                              | P           | 0.6            |
| 上限以下5dB间隔1dB点的                            | 的最大误差(Maximum Erro             | or for each 1dB below Upper   |                               |               | 8000                   | -1.1<br>-2.3   | -1.1                | 0.0          | +1.5 ~ -2.5                              | P           | 0.6            |
| to be been and the                        |                                |                               | U (k=2) 0.4 d                 |               | 12500                  | -2.3           | -2.5<br>-4.3        | 0.2<br>0.0   | $+2.0 \sim -3.0$                         | P           | 0.6            |
| 起始点以下间隔10d                                | B点的最大误差(Maximum                | Error for each 10dB below     |                               |               | 12300                  | -4.3           | -4.3<br>-6.6        | -1.9         | $+2.0 \sim -5.0$<br>$+2.5 \sim -16.0$    | P           | 1.0            |
|   | ABLU MAR 1 F                   | C                             | U(k=2) 0.4 d                  |               | 20000                  | -8.5           | -0.0                | -1.9<br>-9.1 | $+2.5 \sim -16.0$<br>$+3.0 \sim -\infty$ | P           | 1.0<br>1.0     |
| 下限以上5dB间隔1dB点的                            | Ŋ取天误差(Maximum Erro             | r for each 1dB above Lower    |                               |               | 20000                  | 10.4           | -2.5                | -9.1         | 13.0 ~ -00                               | r           | 1.0            |
|   |                                |                               | <i>U</i> ( <i>k</i> =2) 0.4 d | в             |                        |                |                     |              |  |             |                |
|   | 数据页(Data she                   | eet) ID: U071288              | 第 5 引<br>Page                 | 页,共 8 页       | 第 6 页,共 8 页<br>Page of | -              | 数据页(Data sh         | et) ID: U    | 071288                                   |             |                |

|     | CEPREI 证书编号(Certificate No.): 2HB20001172-0003 |              |                     |              |                                      |                 |            | <b>G</b><br><b>EEPREI</b><br>证书编号(Certificate No.): 2HB20001172-0003  |
|-----|--|--------------|---------------------|--------------|--------------------------------------|-----------------|------------|---|
| 5 C | 计权特性(C-W                                       | eighting Cha | racteristic)        |              |                                      |                 |            | 6 自生噪声 (Autogenous noise)   |
|     | 频率   | 实测值          | 理论值                 | 误差           | 允许误差                                 | 结论              | U          | 计权 实测值  |
| (1  | Frequency)                                     | (Actual)     | (Theoretical value) | (Error)      | (Limit)                              | (Pass/Fail)     | (k=2)      | (Weighting) (Actual)  |
|     | (Hz)   | (dB)         | (dB)                | (dB)         | (dB)                                 | (P/F)           | (dB)       | (dB)<br>A 24.0  |
|     | 20   | -6.6         | -6.2                | -0.4         | ±2.0<br>+2.0 ~ -1.5                  | P<br>P          | 0.5<br>0.5 | Λ 24.0<br>  |
|     | 25<br>31.5                                     | -4.6<br>-3.1 | -4.4<br>-3.0        | -0.2<br>-0.1 | +2.0 ~ -1.5<br>±1.5                  | P               | 0.5        | 以下堂白/No data hereafter  |
|     | 40   | -3.1         | -2.0                | 0.1          | ±1.0                                 | P               | 0.5        |   |
|     | 50   | -1.3         | -1.3                | 0.0          | ±1.0                                 | Р               | 0.5        |   |
|     | 63   | -0.8         | -0.8                | 0.0          | ±1.0                                 | Р               | 0.5        |   |
|     | 80   | -0.4         | -0.5                | 0.1          | ±1.0                                 | Р               | 0.5        |   |
|     | 100  | -0.2         | -0.3                | 0.1          | ±1.0                                 | Р               | 0.5        |   |
|     | 125  | -0.1         | -0.2                | 0.1          | ±1.0                                 | Р               | 0.5        |   |
|     | 160  | 0.0          | -0.1                | 0.1          | ±1.0                                 | Р               | 0.5        |   |
|     | 200  | 0.0          | 0.0                 | 0.0          | ±1.0                                 | Р               | 0.5        |   |
|     | 250  | 0.1          | 0.0                 | 0.1          | ±1.0                                 | Р               | 0.5        |   |
|     | 315  | 0.1          | 0.0                 | 0.1          | ±1.0<br>±1.0                         | P               | 0.4<br>0.4 | and the state of the second |
|     | 400<br>500                                     | 0.1<br>0.1   | 0.0<br>0.0          | 0.1<br>0.1   | ±1.0                                 | Р               | 0.4        |   |
|     | 630  | 0.1          | 0.0                 | 0.1          | ±1.0                                 | Р               | 0.4        |   |
|     | 800  | 0.1          | 0.0                 | 0.1          | ±1.0                                 | Р               | 0.4        |   |
| 1   | 000(Ref.)                                      | 0.0          | 0.0                 | 0.0          | ±0.7                                 | Р               | 0.4        |   |
|     | 1250   | -0.1         | 0.0                 | -0.1         | ±1.0                                 | Р               | 0.6        |   |
|     | 1600   | -0.2         | -0.1                | -0.1         | ±1.0                                 | Р               | 0.6        |   |
|     | 2000   | -0.3         | -0.2                | -0.1         | ±1.0                                 | Р               | 0.6        |   |
|     | 2500   | -0.5         | -0.3                | -0.2         | ±1.0                                 | Р               | 0.6        |   |
|     | 3150   | -0.7         | -0.5                | -0.2         | ±1.0                                 | P               | 0.6        |   |
|     | 4000   | -1.1         | -0.8                | -0.3<br>-0.2 | ±1.0<br>±1.5                         | P<br>P          | 0.6<br>0.6 | OF DE L   |
|     | 5000<br>6300                                   | -1.5<br>-2.1 | -1.3<br>-2.0        | -0.2         | $\pm 1.5$<br>+1.5 ~ -2.0             | P<br>P          | 0.6        | CEPREI  |
|     | 8000   | -2.1         | -2.0                | 0.0          | $+1.5 \sim -2.0$<br>$+1.5 \sim -2.5$ | P               | 0.6        |   |
|     | 10000  | -4.2         | -4.4                | 0.2          | +2.0 ~ -3.0                          | P               | 0.6        |   |
|     | 12500  | -6.2         | -6.2                | 0.0          | +2.0 ~ -5.0                          | Р               | 1.0        |   |
|     | 16000  | -10.4        | -8.5                | -1.9         | +2.5 ~ -16.0                         | Р               | 1.0        |   |
|     | 20000  | -20.4        | -11.2               | -9.2         | +3.0 ~ -00                           | Р               | 1.0        |   |
|     |  |              |                     |              |                                      |                 |            |   |
|     |  |              | 数据页(Data she        | et) ID: U    | 071288                               | 第7页,<br>Page of | 共 8 页      | 第 8 页,共 8 页 数据页(Data sheet) ID: U071288<br>Page of  |




| CEPREI                  | 证书编号(Certificate No.): 2HB20001172-0004   | CEPREI             |                |                     | 证书编         | 号(Certificate No.): | 2HB2000117  | 2-0004         |
|-------------------------|---|--------------------|----------------|---------------------|-------------|---------------------|-------------|----------------|
| 1 外观与工作正常性检查            | (Appearance and Function Check)   | 4 A计权特性(A-W        | eighting Cha   | racteristic)        |             |                     |             |                |
| 无影响证书中校准约               | 与果准确度的因素和缺陷。  | 频率                 | 实测值            | 理论值                 | 误差          | 允许误差                | 结论          | U              |
| There are no factor a   | nd defect that affect the calibration result accuracy of the certificate.   | (Frequency)        | (Actual)       | (Theoretical value) | (Error)     | (Limit)             | (Pass/Fail) | ( <i>k</i> =2) |
|                         |   | (Hz)               | (dB)           | (dB)                | (dB)        | (dB)                | (P/F)       | (dB)           |
| 2 指示声级调整 (Indicatio     |   | 20<br>25           | -50.6          | -50.5               | -0.1        | ±2,0                | Р           | 0.5            |
| 传声器型号                   | 传声器编号 放大器型号 放大器编号   | 25 31.5            | -44.9<br>-39.8 | -44.7               | -0.2        | +2.0 ~ -1.5         | Р           | 0.5            |
| (Microphone Type)       | (Microphone SN.) (Preamplifier Type) (Preamplifier SN.)   | 40                 | -39.8          | -39.4<br>-34.6      | -0.4<br>0.0 | ±1.5                | P<br>P      | 0.5            |
| UC-59                   | 12133 NH-25 76321   | 50                 | -34.6          | -30.2               | -0.2        | ±1.0<br>±1.0        | P<br>P      | 0.5            |
| 如长地 明明                  | 标准声压级 校准前示值 校准后示值 U   | 63                 | -26.3          | -26.2               | -0.2        | ±1.0<br>±1.0        | P           | 0.5            |
| 声校准器型号                  | 标准产达级 仪准册示值 忆在声示语 U (Reference SPL) (Before Calibration) (After Calibration) ( <i>k=2</i> )                                 | 80                 | -22.4          | -22.5               | 0.1         | ±1.0                | P           | 0.5            |
| (Calibrator Type)       |   | 100                | -19.1          | -19.1               | 0.0         | ±1.0                | P           | 0.5            |
| 4231                    | 94.0 93.9 94.0 0.2  | 125                | -16.2          | -16.1               | -0.1        | ±1.0                | Р           | 0.5            |
| 4251                    | 240 200 200   | 160                | -13.2          | -13.4               | 0.2         | ±1.0                | Р           | 0.5            |
| 3 级线性 (Level Linearity) |   | 200                | -10.8          | -10.9               | 0.1         | ±1.0                | Р           | 0.5            |
| 3.1 参考级量程 (Referenc     | e Range) 频率(Frequency): 8000Hz  | 250                | -8.7           | -8.6                | -0.1        | ±1.0                | Р           | 0.5            |
|                         | 起始点指示声级(Sound Level Indication of Start Point): 90.0 dB   | 315                | -6.7           | -6.6                | -0.1        | ±1.0                | Р           | 0.4            |
| 起始点以上间隔10               | IB点的最大误差(Maximum Error for each 10dB above Start Point): -0.1 dB  | 400                | -4.8           | -4.8                | 0.0         | ±1.0                | Р           | 0.4            |
|                         | <i>U</i> ( <i>k</i> =2) 0.6 dB  | 500                | -3.2           | -3.2                | 0.0         | ±1.0                | Р           | 0.4            |
| 上限以下5dB间隔1dB点           | 的最大误差(Maximum Error for each 1dB below Upper Limit 5dB): -0.1 dB  | 630                | -1.9           | -1.9                | 0.0         | ±1.0                | Р           | 0.4            |
|                         | U (k=2) 0.6 dB  | 800                | -0.8           | -0.8                | 0.0         | ±1.0                | Р           | 0.4            |
| 起始点以下间隔10               | IB点的最大误差(Maximum Error for each 10dB below Start Point): -0.1 dB  | 1000(Ref.)         | 0.0            | 0.0                 | 0.0         | ±0.7                | Р           | 0.4            |
|                         | <i>U</i> ( <i>k</i> =2) 0.6 dB  | 1250               | 0.6            | 0.6                 | 0.0         | ±1.0                | Р           | 0.6            |
| 下限以上5dB间隔1dB点           | 的最大误差(Maximum Error for each 1dB above Lower Limit 5dB): -0.1 dB  | 1600 2000          | 1.0<br>1.2     | 1.0                 | 0.0         | ±1.0                | Р           | 0.6            |
|                         | <i>U</i> ( <i>k</i> =2) 0.6 dB  | 2500               | 1.2            | 1.2                 | 0.0         | ±1.0                | Р           | 0.6            |
|                         |   | 3150               | 1.3            | 1.3                 | 0.0         | ±1.0<br>±1.0        | P           | 0.6<br>0.6     |
| 3.2 其它级量程 (Other Rar    |   | 4000               | 1.0            | 1.2                 | 0.0         | ±1.0<br>±1.0        | P           | 0.6            |
| お放まりし間度で                | 起始点指示声级(Sound Level Indication of Start Point): 90.0 dB<br>IB点的最大误差(Maximum Error for each 10dB above Start Point): -0.2 dB | 5000               | 0.6            | 0.5                 | 0.0         | ±1.0<br>±1.5        | P<br>P      | 0.6            |
| 超始点以上间隔10               | B点的電入误差(Maximum Error for each TodB above Start Point): -0.2 us<br>U (k=2) 0.4 dB   | 6300               | 0.0            | -0.1                | 0.1         | +1.5 ~ -2.0         | P           | 0.6            |
| 上限以下5dB间隔1dB占           | 的最大误差(Maximum Error for each 1dB below Upper Limit 5dB): -0.2 dB  | 8000               | -1.0           | -1.1                | 0.1         | +1.5 ~ -2.5         | Р           | 0.6            |
| THEFT I SUDJUMITUD      | U (k=2) 0.4 dB  | 10000              | -2.4           | -2.5                | 0.1         | +2.0 ~ -3.0         | Р           | 0.6            |
| 起始点以下间隔100              | B点的最大误差(Maximum Error for each 10dB below Start Point): -0.1 dB   | 12500              | -4.4           | -4.3                | -0.1        | +2.0 ~ -5.0         | Р           | 1.0            |
|                         | U (k=2) 0.4 dB  | 16000              | -7.9           | -6.6                | -1.3        | +2.5 ~ -16.0        | Р           | 1.0            |
| 下限以上5dB间隔1dB点           | 约最大误差(Maximum Error for each 1dB above Lower Limit 5dB): -0.1 dB  | 20000              | -14.2          | -9.3                | -4.9        | +3.0 ~ -∞           | Р           | 1.0            |
|                         | U (k=2) 0.4 dB  |                    |                |                     |             |                     |             |                |
|                         | 数据页(Data sheet) ID: U071288 第 5 页,共 8 页<br>Page of  | 第6页,共8页<br>Page of |                | 数据页(Data she        | et) ID: U   | 071288              |             |                |


| CEPREI        |               |              | 证书编号         | Certificate No.):                    | 2HB2000117  | 2-0004         | CEPRE1 证书编号(Certificate No.): 2HB20001172-0004 |
|---------------|---------------|--------------|--------------|--------------------------------------|-------------|----------------|--|
| 5 C计权特性(C-1   | Veighting Cha |              |              |                                      |             |                | 6 自生噪声 (Autogenous noise)                      |
| 频率            | 实测值           | 理论值          | 误差           | 允许误差                                 | 结论          | U              | 计权 实测值   |
| (Frequency)   | (Actual)      |              | (Error)      | (Limit)                              | (Pass/Fail) | ( <i>k</i> =2) | (Weighting) (Actual)                           |
| (Hz)          | (dB)          | (dB)         | (dB)         | (dB)                                 | (P/F)       | (dB)           | (dB)<br>A 23.8                                 |
| 20            | -6.4          | -6.2<br>-4.4 | -0.2<br>-0.1 | ±2.0<br>+2.0 ~ -1.5                  | P<br>P      | 0.5<br>0.5     | A 23.8   |
| 25<br>31.5    | -4.5<br>-3.1  | -3.0         | -0.1         | ±1.5                                 | P           | 0.5            | 以下空白/No data hereafter                         |
| 40            | -2.1          | -2.0         | -0.1         | ±1.0                                 | Р           | 0.5            |  |
| 50            | -1.3          | -1.3         | 0.0          | ±1.0                                 | Р           | 0.5            |  |
| 63            | -0.9          | -0.8         | -0.1         | ±1.0                                 | Р           | 0.5            |  |
| 80            | -0.5          | -0.5         | 0.0          | ±1.0                                 | Р           | 0.5            |  |
| 100           | -0.3          | -0.3         | 0.0          | ±1.0                                 | Р           | 0.5            |  |
| 125           | -0.1          | -0.2         | 0.1          | ±1.0                                 | Р           | 0.5            |  |
| 160           | -0.1          | -0.1         | 0.0          | ±1.0                                 | Р           | 0.5            |  |
| 200           | 0.0           | 0.0          | 0.0          | ±1.0                                 | Р           | 0.5            |  |
| 250           | 0.0           | 0.0          | 0.0          | ±1.0                                 | Р           | 0.5            |  |
| 315           | 0.0           | 0.0          | 0.0          | ±1.0                                 | P           | 0.4            |  |
| 400<br>500    | 0.0           | 0.0<br>0.0   | 0.0<br>0.0   | ±1.0<br>±1.0                         | P           | 0.4<br>0.4     |  |
| 630           | 0.0           | 0.0          | 0.0          | ±1.0                                 | р           | 0.4            |  |
| 800           | 0.0           | 0.0          | 0.0          | ±1.0                                 | Р           | 0.4            |  |
| 1000(Ref.)    | 0.0           | 0.0          | 0.0          | ±0.7                                 | Р           | 0.4            |  |
| 1250          | 0.0           | 0.0          | 0.0          | ±1.0                                 | Р           | 0.6            |  |
| 1600          | -0.1          | -0.1         | 0.0          | ±1.0                                 | Р           | 0.6            |  |
| 2000          | -0.1          | -0.2         | 0.1          | ±1.0                                 | Р           | 0.6            |  |
| 2500          | -0.3          | -0.3         | 0.0          | ±1.0                                 | Р           | 0.6            |  |
| 3150          | -0.5          | -0.5         | 0.0          | ±1.0                                 | Р           | 0.6            |  |
| 4000          | -0.8          | -0.8         | 0.0          | ±1.0                                 | P           | 0.6            |  |
| 5000          | -1.2          | -1.3         | 0.1          | ±1.5                                 | P<br>P      | 0.6            | CEPREI   |
| 6300<br>8000  | -1.9<br>-2.9  | -2.0<br>-3.0 | 0.1<br>0.1   | $+1.5 \sim -2.0$<br>$+1.5 \sim -2.5$ | P           | 0.6<br>0.6     |  |
| 8000<br>10000 | -2.9          | -4.4         | 0.1          | $+1.3 \sim -2.3$<br>$+2.0 \sim -3.0$ | P           | 0.6            |  |
| 12500         | -6.4          | -6.2         | -0.2         | +2.0 ~ -5.0                          | Р           | 1.0            |  |
| 16000         | -9.9          | -8.5         | -1.4         | +2.5 ~ -16.0                         | Р           | 1.0            |  |
| 20000         | -16.2         | -11.2        | -5.0         | +3.0 ~ -00                           | Р           | 1.0            |  |
|               |               |              |              |                                      |             |                |  |
|               |               | 数据页(Data she | et) ID: U0   | 71288                                | 第7页,        | 共 8 页          | 第 8 页,共 8 页 数据页(Data sheet) ID: U071288        |





| an SMR OpCarniform No.), 200020001301-0002  |   | C.                     |                 | 证书                             | 编号(Certificate      | No.): 2HB200 | 01561-0002             |
|---|---|------------------------|-----------------|--------------------------------|---------------------|--------------|------------------------|
| 说明  |   |                        | 生税 苷 (Appearing | ce and Function Check)         |                     |              |                        |
| DIRECTIONS  |   |                        | 中校准结果准确性        |                                |                     |              |                        |
| <ol> <li>本机构质量管理体系符合fSO/IEC 17025:2017标准的要求,获得中语合善评定国家认可委员会(<br/>CNAS)认可,认可证书号为: CNAS L13344。</li> <li>This laboratory quality management system meets the ISO/IEC 17025/2017 and is accredited by the China National<br/>Accessitation Service for Conformity Assessment, No. CNAS L13144.</li> </ol>  |   |                        |                 | hat affect the calibration res | ult accuracy of the | certificate. |                        |
| <ol> <li>本次校准的技术依据及CNAS认可范围(Reference documents and CNAS accrodited scopes):</li> </ol>   |   | 2 声压斑 (Sound Pr        | essure Level)   |                                |                     |              |                        |
| <ol> <li>サロノロション(1952-2005) 単化用書紙と規模。Scard Presser Level: S4dB, 104dB, 114dB, 1124B(S0Hz-3kHz); 94dB</li> <li>104dB, 114dB,(31.5Hz-16kHz); Frequency: 31.3Hz-16kHz; Harmonic Distortion: 0~10%, (20Hz-20<br/>bHz).</li> </ol>   |   | 规定声话级                  | 测量声压缩           | 声压频差的绝对值                       | 允许欧洲                | 结论           | U                      |
| <ul> <li>市場市市市査査(CNASFRは中注最級与为1.0544街道米田市,相目直用約內市未被法可。(Please see the intechning of certificate No.<br/>LTIDi4 a CNASF sublish for details, beyond which in net second/od).</li> </ul>  | - 15 - 15 - 15 - 15 - 15 - 15 - 15 - 15 |                        |                 | (Absolute value of SPL)        | (Linit)             | (Pass@ail)   | (8-2)<br>(dB)          |
| 3. 本次校准所使用的主要调量标准(The main measurement standards used during the calibration):  | 1                                       | (dB)<br>94             | (88)<br>94.05   | (dB)<br>0.05                   | (dB)<br>≤0.40       |              | 0.10                   |
| 名 称<br>(Description)<br>(Certificate No.The Date Transability to)<br>PLLSE分析系症<br>LSw20020-03491/2021-04-26/中国計量能<br>原本になって001%よう21度能: 病本10.001%-51.201z,<br>U0.04%よう21度能: 病本10.001%-51.201z,<br>U0.04%よう21度能:  |   | 94                     | 94.05           | 0.05                           | Stran               |              | 0.10                   |
| 林政府 #語 GPU001200310164/2021-02-26年空 (2~(0.05-0.12)48 (A=2) 25Hz-29kHz   |   | 3 振率 (Frequency)       |                 |                                |                     |              |                        |
| 常置放大器 GF3GL1001200310163(021-02-26/航空 U=0.3dB (6-2) (10-20000) Hz   |   |                        |                 |                                |                     |              |                        |
| 4. 乾隆地点(The calibration place))   |   | 规定频率                   | 测量频率            | 频率资差的绝对值                       | 免許范围                | 结论           | Unit                   |
| 1"州市天河区东莞庄躔110号401楼掘动声学室  |   | (Prescribed Fre.)      | (Measured Fre.) | (Absolute value of Fre.)       | (Limit)             | (Pass/Fail)  | (k=2)                  |
| 5. 环境条件(Environmental conditions)s<br>温度(Tenserature): 24℃ 相対環境(Relative Humidity): 60%   |   | (112)                  | (Hz)            | (75)                           | (%)                 |              | (%)                    |
| 6.本证书中给出的扩展不确定度依据IJF1059.1-2012《器量不确定度的评定与表示》评定,由合成标<br>准不确定度番目包含理案约为0556时对应的包含因于6提到。   |   | 1000                   | 1003.7          | 0.37                           | ≤1.00               | р            | 0.10                   |
| The extended uncertainty given in this certificate is evaluated according to JIP10931-2012 "Evaluation and Expression<br>of Uscertainty in Measurement", and is calculated by multiplying the combined unidard uncertainty by the coverage<br>factor & which corresponding to the coverage probability about 975.                               |   | 4 总头真 (Distortio       | sn)             |                                |                     |              |                        |
| * はおは**********************************   |   | 现在声压模                  | 無定相率            | 意失真                            | 允许范围                | 新轮           | (Jaci                  |
| 内","NA"代表"不适用",本证书报告的判定规则和协论仅供参考,使用人员应结合实际调量的<br>要求合理使用,如考虑测量结果测量不确定度的影响等。  |   | (Prescribed SPL)       | (Measured Fee.) | (Distortion)                   | (Limit)             | (PassFuil)   | (k=2)                  |
| "P" and "Pass" in this conflicate stand for "Low Limits: the measured value (High Limit", "P" and "Fail" stand for "the<br>measured value < Low Limit or the measured value > High Limit", "NA" stands for "Not Applicable ". The judgment  |   | (dB)                   | (Hz)            | ୯ର                             | (79)                |              | (%)                    |
| rules and conclusions of this certificate are for reference only. Users should use them reasonably according to the actual<br>measurement requirements, such as considering the irresect of measurement uncertainty, etc.   |   | 94                     | 1000            | 0.96                           | ≤3.00               | Р            | 5.0                    |
| 8. 建议校准周期是本实验室依据本证书报告的技术依据和仪器设备常规使用条件给出的建议。供委托方参考。委托方可以根据实际使用情况自行决定样品的建议校准周期。<br>The efference calibration period is based on the reference documents and normal operating conditions of the calibrated<br>instrument. It is only for reference. The client may decide the calibration period of the instrument according to the<br>actual use. |   | th y of £10%e data bea |                 | EP                             | RE                  |              |                        |
| 註:1.本亚代未总本机构书面根标,不特部分复制。(The comficate shall not be partly reproduced without written approval of the laboratory)) 2.本社校准结果位与被检索有关。(The results are only related to the items calibrated.)  |   |                        |                 | 数据页(Data sheet) 1              | Dr U013393          |              | 靴 5 页,共 5 页<br>Page of |



| Ling       1000     1002.0     0.20     ≤1.00     P     0.10     Accuracy <sup>4</sup> 199 RH     Constant     Velocity range<br>to 20.00 m/s     +     -       4     2k     2 (Distortion)     1002.0     0.20     ≤1.00     P     0.10     P     0.10     P     0.10       4     2k     2 (Distortion)     1000     1000     P     0.10     P     0.10     P     0.10       4     2k     2 (Distortion)     1000     1000     P     0.10     P     0.10     P     0.10       4     2k     2 (Distortion)     2 (Distortion)     1000     P     0.10     P     P     0.10     P       4     2k     2 (Distortion)     1000     1000     P     0.10     P     P     0.10     P       4     2k     2 (Distortion)     1000     1000     P     0.10     P     P     0.10     P       4     2k     2 (Distortion)     1000     1000     P     P     1000     P     P       10000     10000     10000     1000000     100000000000     1000   |    | ~                         |                 |                         |                     |               |                | SPECIFICATION  |  |   |                      |                               |                                       |
|--|----|---------------------------|-----------------|-------------------------|---------------------|---------------|----------------|--|--|---|----------------------|-------------------------------|---------------------------------------|
|  |    |                           |                 | 证书                      | 编号(Certificate      | No.): 2HB20   | 001172-0006    |  |  |   |                      |                               |                                       |
| <text><text><text></text></text></text>  |    |                           |                 |                         | Ja J (Coruneate     | 1101)1 211020 |                | MODELS TA410, T  | 430 AND TA440  |   |                      |                               |                                       |
| <section-header><text></text></section-header>   |    |                           |                 |                         |                     |               |                |  |  |   |                      |                               |                                       |
|  |    |                           |                 |                         | ult accuracy of the | certificate.  |                |  |  |   |                      |                               |                                       |
| 2 Backgend Presure Level     Reg Reg Reg Reg Reg Presure Level     Reg   |    |                           |                 |                         |                     |               |                | Range (TA410)  |  |   | A430, TA440          | 0)                            |                                       |
|  |    | 2 声压级 (Sound P            | ressure Level)  |                         |                     |               |                |  | ±5% of reading or ±0.025 m/s   | External Meter Di                                     | mensions             |                               |                                       |
|  |    |                           |                 |                         |                     |               |                |  | (±5 ft/min), whichever is greater<br><sup>2</sup> ±3% of reading or ±0.015 m/s       |   |                      | x 7.0 in. x 1.8 in.           | )                                     |
|  |    | 规定声压级                     | 测量声压级           | 声压级差的绝对值                | 允许范围                | 结论            | U              | Resolution   |  | Meter Weight wit                                      | h Batteries          |                               |                                       |
|  | ×. | (Prescribed SPL)          | (Measured SPL)  | (Absolute value of SPL) | (Limit)             | (Pass/Fail)   | ( <i>k</i> =2) |  |  |   | ncione               |                               |                                       |
| 54       9.4       0.3       0.03       0.00       0.03         54       9.4.4       0.03       0.00       0   |    | (dB)                      | (dB)            | (dB)                    | (dB)                |               |                | Dimensions   | 1 to 635 cm in increments of<br>0.1 cm (1 to 250 inches in<br>increments of 0.1 in ) | Probe Length  | 101.6                |                               |                                       |
| 3 # # Crequency:     3 # # Crequency:     3 # # Crequency:     4 # ## M   Meanure Field  |    | 94                        | 94.38           | 0.38                    | ≤0.40               | Р             | 0.10           |  |  |   |                      |                               |                                       |
| <section-header></section-header>  |    |                           |                 |                         |                     |               |                |  | Actual range is a function of velocity,  | Articulating Prob                                     | e Dimension          |                               |                                       |
|  |    | a definite or             |                 |                         |                     |               |                |  | anu duci Size  |   |                      |                               |                                       |
|  |    | 3 频率 (Frequency)          |                 |                         |                     |               |                | Range (TA410, TA430)   |  | Diameter of<br>Articulating Knuckle                   | 9.5 m                | nm (0.38 in.)                 |                                       |
| XE #U       Aut #U       Aut #U       Cons         (Perscribel F):       (Massurd F):       (Massurd F):       (Lin / 10)       (Passurd F):       (Past  |    | 相合物物                      | 御見板友            | 植来设施的体动曲                | 分许范围                | 结论            | IIm            |  | -10 to 60°C (14 to 140°F)<br>±0.3°C (±0.5°F)   |   |                      |                               |                                       |
| (112)       (112)       (112)       (113)       <  |    |                           |                 |                         |                     |               |                |  |  | Four AA-size batter                                   | ries or AC adag      | pter                          | ,                                     |
| 1000       102.0       0.20       51.00       P       0.10         4 总失其(Distortion)       4       送失其(Distortion)       Karman (Karman (Karma (Karman (Karman (Karman (Karma (Karman (Karman (Karm  |    |                           |                 |                         | 42 520              | (1 100/1 111) |                |  |  |   | TA410                | TA430,<br>TA430-A             | TA440,<br>TA440-A                     |
| 4 \$\black X_G (Disortion)       \$\black X_G (X_G X_G X_G X_G X_G X_G X_G X_G X_G X_G   |    |                           |                 |                         |                     | Р             |                | Accuracy <sup>4</sup>  | ±3% RH   | Velocity range<br>0 to 20.00 m/s                      | 200                  |                               |                                       |
| 4 悠天英 (Distorian)       「佐市田田       「佐市田田       「山田  |    |                           |                 |                         |                     |               |                |  |  | Velocity range<br>0 to 30.00 m/s                      |                      | +                             |                                       |
|  |    | 4 总失真 (Distortion         | n)              |                         |                     |               |                | Range  | 5 to 60°C (40 to 140°F)  | (0 to 6000 ft/min)                                    | +                    |                               |                                       |
| 放在 多叶 1.5 公     人た 中 1.5 公     人た 中 1.5 い 4.5 ℃ (5 10 20 <sup>5</sup> )     Hind ff y, wet bib.     Hind ff y, wet bib.       (d)     (Limit)     (Pass/Fail)     (k=2)       (d)     (H)     (%)       94     1000     2.48     5.00       (FY 25 f1/No data bereafter     5.0  |    |                           |                 |                         |                     |               |                |  |  |   |                      |                               | +                                     |
| Presended SPL)       (Measured Free)       (Distortion)       (Limit)       (Pass/Fail)       (A=2)         (dB)       (Hz)       (%)  |    | 规定声压级                     | 規定频率            | 总失真                     | 允许范围                | 结论            | Urel           | Range  | -15 to 49°C (5 to 120°F)   | Humidity, wet bulb,                                   |                      |                               | +                                     |
| 94       1000       2.48       ≤3.00       P       5.0         FF空白No data hereafter       00 pertains (Electronics)       50 ta 5°C (40 to 113°P)       -00 to 6°C (40 to 113°P)         00 pertains (Electronics)       00 to 6°C (40 to 113°P)       -00 to 6°C (40 to 113°P)       -00 to 6°C (40 to 113°P)         FF空白No data hereafter       00 to 6°C (40 to 113°P)       -00 to 6°C (40 to 113°P)       -00 to 6°C (40 to 113°P)         00 to 6°C (40 to 113°P)       -00 to 6°C (40 to 113°P)       -00 to 6°C (40 to 113°P)       -00 to 6°C (40 to 113°P)         00 to 6°C (40 to 113°P)       -00 to 6°C (40 to 113°P)       -00 to 6°C (40 to 113°P)       -00 to 6°C (40 to 113°P)         00 to 6°C (40 to 113°P)       -00 to 6°C (40 to 113°P)       -00 to 6°C (40 to 113°P)       -00 to 6°C (40 to 113°P)         00 to 6°C (40 to 113°P)       -00 to 6°C (40 to 113°P)       -00 to 6°C (40 to 113°P)       -00 to 6°C (40 to 113°P)         00 to 6°C (40 to 113°P)       -00 to 6°C (40 to 113°P)       -00 to 6°C (40 to 113°P)       -00 to 6°C (40 to 113°P)         00 to 6°C (40 to 113°P)       -00 to 6°C (40 to 113°P)       -00 to 6°C (40 to 113°P)       -00 to 6°C (40 to 113°P)         00 to 6°C (40 to 113°P)       -00 to 6°C (40 to 113°P)       -00 to 6°C (40 to 113°P)       -00 to 6°C (40 to 113°P)         00 to 6°C (40 to 113°P)       -00 to 6°C (40 to 114°P)       -00 to 6°C (40 to 114°P)   |    | (Prescribed SPL)          | (Measured Fre.) | (Distortion)            | (Limit)             | (Pass/Fail)   | ( <i>k</i> =2) | Resolution   | 0.1°C (0.1°F)  |   | Straight             | Straight or -A<br>articulated | Straight or -<br>articulated          |
| 94       1000       2.48       3.00       P       5.0         FF 空白 No data hereafter       00 b 00 C (1 4 10, 1 C 4 30)       10 to 00 C (1 4 to 140 <sup>c</sup> )       10 to 00 C (1 4 to 140 <sup>c</sup> )         Nodel T A 440       -0 to 00 C (1 4 to 140 <sup>c</sup> )       -0 to 00 C (1 4 to 140 <sup>c</sup> )       5 ta tistics       +         FF 空白 No data hereafter       DEB D B 5 0 gate stabilities (TA 430, TA 440)       -0 to 00 C (1 4 to 140 <sup>c</sup> )       5 ta tistics       +       +         If and begins in the reafter       Def D to 10 us       -0 to 00 C (1 4 to 140 <sup>c</sup> )       -0 to 00 C (1 4 to 140 <sup>c</sup> )       5 ta tistics       +       +         No data hereafter       Def D to 20 to 00 C (4 to 140 <sup>c</sup> )       -0 to 00 C (4 to 140 <sup>c</sup> )       -0 to 00 C (4 to 140 <sup>c</sup> )       5 ta tistics       +       +       +         D to 10 us       12 conder stable to thange withan totes.       -0 to 140 <sup>c</sup> <  |    |                           |                 |                         |                     |               |                |  |  | constant  |                      | +                             | +                                     |
| by Model TA440 (robe)<br>Storage ・20 to 60°C (4 to 140°F)<br>Storage *20 to 60°C (4 to   |    | 94                        | 1000            | 2.48                    | ≤3.00               | P P           | 5.0            | Model TA410, TA430   |  | data logging  |                      | +                             | +                                     |
| Storage ・20 to 60°C(4 to 140°F)<br>Ange 12700+ samples and 100 test Ib<br>Range 12700+ samples and 100 test Ib |    | Introduced and the second |                 |                         |                     |               |                | Model TA440<br>Operating (Probe)   |  | data logging  |                      |                               |                                       |
| 数据页(Data sheet)     頂上 10/13393     第 5 页,共 5 页<br>Page of     第 5 页,共 5 页<br>Page of     第 5 页,共 5 页<br>Page of     新 5 页,共 5 页<br>Page of     Markadowners Ldd<br>Data Strate Logaba (Ldd)     Markadowners Ldd)     Markadowners Ldd) <t< td=""><td>Ð</td><td>A P ± El/No data here:</td><td>atter</td><td></td><td></td><td></td><td></td><td>Storage</td><td></td><td>2520605/005</td><td></td><td></td><td><u> </u></td></t<>  | Ð  | A P ± El/No data here:    | atter           |                         |                     |               |                | Storage  |  | 2520605/005   |                      |                               | <u> </u>                              |
| 数据页(Data sheet)       D: U013393       第 5 页,共 5 页<br>Page of       第 5 页,共 5 页<br>Page of       Children State       Children State <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td>es (TA430, TA440)<br/>12,700+ samples and 100 test IDs</td> <td>LogDat2</td> <td></td> <td>N. 10</td> <td></td>  |    |                           |                 |                         |                     |               |                |  | es (TA430, TA440)<br>12,700+ samples and 100 test IDs                                | LogDat2   |                      | N. 10                         |                                       |
| 1 second to 1 hour       1 closed to 1 hour         Specifications subject to change without rotice.       Specifications subject to change without rotice.         Specifications subject to change without rotice.       Specifications subject to change without rotice.         Specifications subject to change without rotice.       Specifications subject to change without rotice.         Specifications subject to change without rotice.       Specifications subject to change without rotice.         Specifications subject to change without rotice.       Specifications subject to change with subsect to complex and change with subsechange with subsechange with subsechange   |    |                           |                 |                         |                     |               |                |  |  | downloading<br>software                               |                      | +                             | +                                     |
| Specifications sale to charge without notion.<br>Specifications sale to charge with notion through 1000 threm (LIS not through 1000)<br>Note 1X430 and 10their through 1000 threm (LIS not through 1000)<br>Specifications sale to charge with notion through 1000 threm (LIS not through 1000)<br>Specifications sale to charge with notion through 1000 threm (LIS not through 1000)<br>Specifications sale to charge with notion through 1000 threm (LIS not through 1000)<br>Specifications sale to charge with notion through 1000 threm (LIS not through 1000)<br>Specifications sale to charge with notion through 1000 threm (LIS not through 1000)<br>Specifications sale to charge with notion through 1000 threm (LIS not through 1000)<br>Specifications sale to charge with notion through 1000 threm (LIS not through 1000)<br>Specifications sale to charge with notion through 1000 threm (LIS not through 1000)<br>Specifications sale to charge with notion through 1000 threm (LIS not through 1000)<br>Specifications sale to charge with notion through 1000 threm (LIS not through 1000)<br>Specifications sale to charge with notion through 1000 threm (LIS not through 1000)<br>Specifications sale to charge with notion through 1000 threm (LIS not through 1000)<br>Specifications sale to charge with notion through 1000 threm (LIS not through 1000)<br>Specifications sale to charge with notion through 1000 threm (LIS not through 1000)<br>Specifications sale to charge with notion through 1000 threm (LIS not through 1000)<br>Specifi   |    |                           |                 |                         |                     |               |                |  | ,  | Free Certificate<br>of Calibration                    | +                    | +                             | i                                     |
| <ul> <li>         は出たがの実施の目的になった。</li> <li>         は出たがの実施の目的になった。</li> <li>         は出たがの実施の目の時になった。</li> <li>         は出たのに、</li> <li>         はのののにのにのにのにのにのにのにのにのにのにのにのにのにのにの</li></ul>  |    |                           |                 |                         |                     |               |                |  |  | <sup>2</sup> The accuracy statement be                | gins at 30 ft/min th | rough 4000 ft/min (0          | : (40 to 150°F).<br>15 m/s through 20 |
| 数据页(Data sheet)       ID: U013393       第 5 页,共 5 页<br>Page of       第 5 页,共 5 页<br>Page of       Arcrack of more information.       *Accrack of more information.   |    |                           |                 |                         |                     |               |                | TSI and the TSI logo are registered tr<br>the Airflow logo and LogDat2 are tra | demarks, and Airflow,<br>emarks of TSI Incorporated.                                 | for the Model TA410, and 9<br>Models TA430 and TA440. | 10 ft/min through 6. | .000 ft/min (0.15 m/s f       | hrough 30 m/s) fo                     |
| 数据页(Data sheet) ID: U013393 第 5 页,共 5 页<br>Page of Airflow Instruments, TSI Instruments Ltd.<br>Visit our website at www.airflowinstruments.co.uk for more information.  |    |                           |                 |                         |                     |               |                |  |  | for change in instrument te                           | emperature.          |                               |                                       |
| Page of Visit our website at www.airflowinstruments.co.uk for more information.  |    |                           |                 |                         |                     |               |                |  | UMENTS   | change in probe temperatu                             | ire. Includes 1% hys | steresis.                     |                                       |
|  | -  |                           | 1               | 数据页(Data sheet) ID:     | U013393             |               |                | Airflow Instruments, TSI Ir  | struments Ltd.   |   |                      |                               |                                       |
|  |    |                           |                 |                         |                     | Pa            | ge of          |  |  |   |                      |                               |                                       |







Appendix K – Noise monitoring results and graphical presentation


|            | Temp | XX7 (1  |       |      | Measure | ed Noise Le | vel at M11 | , dB(A)          |                  | Limit<br>75<br>75<br>75<br>75<br>75<br>75<br>75 |
|------------|------|---------|-------|------|---------|-------------|------------|------------------|------------------|---|
| Date       | (°C) | Weather | r     | Time |         |             | $L_{Aeq}$  | L <sub>A10</sub> | L <sub>A90</sub> | Limit   |
| 02/12/2020 | 21.5 | Sunny   | 13:36 | -    | 14:06   | 68.3        | 70.5       | 72.4             | 67.6             | 75  |
| 08/12/2020 | 24.3 | Sunny   | 9:30  | -    | 10:00   | 68.3        | 71.8       | 72.9             | 70.7             | 75  |
| 14/12/2020 | 21.3 | Cloudy  | 14:18 | -    | 14:48   | 68.3        | 73.7       | 75.9             | 69.2             | 75  |
| 23/12/2020 | 19.5 | Sunny   | 13:57 | -    | 14:27   | 68.3        | 71.7       | 73.5             | 65.6             | 75  |
| 29/12/2020 | 23.7 | Sunny   | 11:15 | -    | 11:45   | 68.3        | 69.6       | 72.1             | 64.4             | 75  |
|            |      |         |       |      | Maximum |             | 73.7       |                  |                  |   |
|            |      |         |       |      | Minimum |             | 69.6       |                  |                  |   |
|            |      |         |       |      | Average |             | 71.7       |                  |                  |   |

M11 - The Hong Kong Society for the Blind's Factory cum Sheltered Workshop


M12 - Hong Kong Children's Hospital

|            | Temp West | XX7 (1  | Measured Noise Level at M12, dB(A) |         |       |          |           |                  |                  | <b>T</b> · · · |
|------------|-----------|---------|------------------------------------|---------|-------|----------|-----------|------------------|------------------|----------------|
| Date       | (°C)      | Weather | Time                               |         |       | Baseline | $L_{Aeq}$ | L <sub>A10</sub> | L <sub>A90</sub> | Limit          |
| 02/12/2020 | 21.5      | Sunny   | 9:56                               | -       | 10:26 | 61.9     | 66.9      | 68.9             | 63.7             | 75             |
| 08/12/2020 | 24.3      | Sunny   | 13:59                              | -       | 14:29 | 61.9     | 66.6      | 68.7             | 63.9             | 75             |
| 14/12/2020 | 21.3      | Cloudy  | 11:04                              | 1       | 11:34 | 61.9     | 66.3      | 68.3             | 63.8             | 75             |
| 23/12/2020 | 19.5      | Sunny   | 14:59                              | -       | 15:29 | 61.9     | 64.9      | 66.7             | 62.4             | 75             |
| 29/12/2020 | 23.7      | Sunny   | 10:25                              | -       | 10:55 | 61.9     | 67.6      | 69.5             | 65.1             | 75             |
|            |           |         |                                    | Maximum |       |          | 67.6      |                  |                  |                |
|            |           |         | Minimum                            |         |       | 64.9     |           |                  |                  |                |
|            |           |         | Average                            |         |       | 66.5     |           |                  |                  |                |

L<sub>Aeq</sub>, 30-min graphical results of M11 - The Hong Kong Society for the Blind's Factory cum Sheltered Workshop



LAeq, 30-min graphical results of M12 - Hong Kong Children's Hospital



# Appendix L – Event and Action Plan for noise


| E-ror4                         |   | Action  |  |   |  |  |  |  |  |
|--------------------------------|---|---|--|---|--|--|--|--|--|
| Event                          | ЕТ  | IEC   | Supervisor / ER  | Contractor  |  |  |  |  |  |
| Action Level being<br>exceeded | <ol> <li>Notify Supervisor / ER,<br/>IEC and Contractor;</li> <li>Carry out investigation;</li> <li>Report the results of<br/>investigation to the IEC,<br/>Supervisor / ER and<br/>Contractor;</li> <li>Discuss with the IEC and<br/>Contractor on remedial<br/>measures required;</li> <li>Increase monitoring<br/>frequency to check<br/>mitigation effectiveness.</li> <li>(The above actions should be<br/>taken within 2 working days<br/>after the exceedance is</li> </ol>  | <ol> <li>Review the investigation<br/>results submitted by the<br/>ET;</li> <li>Review the proposed<br/>remedial measures<br/>submitted by the<br/>Contractor and advise the<br/>ER accordingly;</li> <li>Advise the Supervisor /<br/>ER on the proposed<br/>remedial measures.</li> <li>(The above actions should be<br/>taken within 2 working days<br/>after the exceedance is<br/>identified.)</li> </ol> | 3. In consolidation with the IEC, agree with the Contractor on the remedial measures to be implemented;  | <ol> <li>Submit noise mitigation<br/>proposal to IEC and<br/>Supervisor / ER;</li> <li>Implement noise<br/>mitigation proposals.</li> <li>(The above actions should be<br/>taken within 2 working days<br/>after the exceedance is<br/>identified.)</li> </ol>  |  |  |  |  |  |
| Limit Level being<br>exceeded  | <ol> <li>identified.)</li> <li>Inform IEC, Supervisor<br/>/ER, Contractor and EPD;</li> <li>Repeat measurement to<br/>confirm findings;</li> <li>Increase monitoring<br/>frequency;</li> <li>Identify source and<br/>investigate the cause of<br/>exceedance;</li> <li>Carry out analysis of<br/>Contract's working<br/>procedure;</li> <li>Discuss remedial measures<br/>required with the IEC,<br/>Contractor and Supervisor<br/>/ER;</li> <li>Assess effectiveness of</li> </ol> | <ol> <li>Discuss the potential<br/>remedial actions with<br/>Supervisor /ER, ET and<br/>Contractor;</li> <li>Review Contractor's<br/>remedial actions whenever<br/>necessary to assure their<br/>effectiveness and advise the<br/>Supervisor /ER<br/>accordingly.</li> <li>(The above actions should be<br/>taken within 2 working days<br/>after the exceedance is<br/>identified.)</li> </ol>               | <ol> <li>Confirm receipt of<br/>notification of failure in<br/>writing;</li> <li>Notify Contractor;</li> <li>In consolidation with the<br/>IEC, agree with the<br/>Contractor on the remedial<br/>measures to be<br/>implemented;</li> <li>Supervise the<br/>implementation of<br/>remedial measures;</li> <li>If exceedance continues,<br/>consider stopping the<br/>Contractor to continue<br/>working on that portion of<br/>work which causes the</li> </ol> | <ol> <li>Take immediate action to<br/>avoid further exceedance;</li> <li>Submit proposals for<br/>remedial actions to IEC<br/>and Supervisor /ER within<br/>3 working days of<br/>notification;</li> <li>Implement the agreed<br/>proposal;</li> <li>Submit further proposal if<br/>problem still not under<br/>control;</li> <li>Stop the relevant portion of<br/>works as instructed by the<br/>Supervisor /ER until the<br/>exceedance is abated.</li> <li>(The above actions should be</li> </ol> |  |  |  |  |  |

| Event | Action                        |     |                                   |                             |  |  |  |  |  |  |
|-------|-------------------------------|-----|-----------------------------------|-----------------------------|--|--|--|--|--|--|
| Event | ЕТ                            | IEC | Supervisor / ER                   | Contractor                  |  |  |  |  |  |  |
|       | Contractor's remedial         |     | exceedance until the              | taken within 2 working days |  |  |  |  |  |  |
|       | actions and keep IEC,         |     | exceedance is abated.             | after the exceedance is     |  |  |  |  |  |  |
|       | EPD, and Supervisor /ER       |     | (The above actions should be      | identified.)                |  |  |  |  |  |  |
|       | informed of the results;      |     | taken within 2 working days after |                             |  |  |  |  |  |  |
|       | 8. If exceedance stops, cease |     | the exceedance is identified.)    |                             |  |  |  |  |  |  |
|       | additional monitoring.        |     |                                   |                             |  |  |  |  |  |  |
|       | (The above actions should be  |     |                                   |                             |  |  |  |  |  |  |
|       | taken within 2 working days   |     |                                   |                             |  |  |  |  |  |  |
|       | after the exceedance is       |     |                                   |                             |  |  |  |  |  |  |
|       | identified.)                  |     |                                   |                             |  |  |  |  |  |  |

**Appendix M – Event and Action Plan for Landscape and Visual Impact** 

| Event             |  | Action   |   |   |  |  |  |  |
|-------------------|--|--|---|---|--|--|--|--|
| Event             | ET   | IEC  | Supervisor / ER                                       | Contractor                                    |  |  |  |  |
| Design Check      | 1. Check final design<br>conforms to the<br>requirements of EP and<br>prepare report.        | <ol> <li>Check report.</li> <li>Recommend remedial design if necessary.</li> </ol>             | 1. Undertake remedial design if necessary.            |   |  |  |  |  |
| Non-conformity on | 1. Identify Source.  | 1. Check report.   | 1. Notify Contractor.                                 | 1. Amend working methods.                     |  |  |  |  |
| one occasion      | 2. Inform IEC and Supervisor /ER.  | 2. Check Contractor's working method.  | 2. Ensure remedial measures are properly implemented. | 2. Rectify damage and undertake any necessary |  |  |  |  |
|                   | 3. Discuss remedial actions<br>with IEC, Supervisor /ER<br>and Contractor.                   | 3. Discuss with ET and<br>Contractor on possible<br>remedial measures.                         |   | replacement.                                  |  |  |  |  |
|                   | <ol> <li>Monitor remedial actions<br/>until rectification has been<br/>completed.</li> </ol> |  |   |   |  |  |  |  |
| Repeated          | 1. Identify Source.  | 1. Check monitoring report.  | 1. Notify Contractor.                                 | 1. Amend working methods.                     |  |  |  |  |
| Non-conformity    | 2. Inform IEC and  | 2. Check Contractor's working  | 2. Ensure remedial measures                           | 2. Rectify damage and                         |  |  |  |  |
| 5                 | Supervisor /ER.  | method.  | are properly implemented.                             | undertake any necessary                       |  |  |  |  |
|                   | 3. Increase monitoring frequency.  | 3. Discuss with ET and Contractor on possible  |   | replacement.                                  |  |  |  |  |
|                   | 4. Discuss remedial actions<br>with IEC, Supervisor /ER<br>and Contractor.                   |  |   |   |  |  |  |  |
|                   | 5. Monitor remedial actions until rectification has been completed.                          | <ul><li>remedial measures.</li><li>5. Supervise implementation of remedial measures.</li></ul> |   |   |  |  |  |  |
|                   | 6. If non-conformity stops,<br>cease additional<br>monitoring.                               |  |   |   |  |  |  |  |

**Appendix N – Waste Flow Table** 





## Appendix F - Monthly Summary Waste Flow Table

Name of Department : CEDD

Contract No.: ED/2018/01

### Monthly Summary Waste Flow Table for December 2020

|           | Actual Quantities of Inert C&D Materials Generated Monthly |  |                          |                             |                               |                          | Ac           | tual Quantities of                | C&D Wastes (             | Generated Mont    | hly                               |
|-----------|--|--|--------------------------|-----------------------------|-------------------------------|--------------------------|--------------|-----------------------------------|--------------------------|-------------------|-----------------------------------|
| Month     | Total<br>Quantity<br>Generated                             | Hard Rock<br>and Large<br>Broken<br>Concrete | Reused in the Contract   | Reused in<br>other Projects | Disposed<br>as Public<br>Fill | Imported<br>Fill         | Metals       | Paper /<br>cardboard<br>packaging | Plastics<br>(see Note 3) | Chemical<br>Waste | Others, e.g.<br>general<br>refuse |
|           | (in '000m <sup>3</sup> )                                   | (in '000m <sup>3</sup> )                     | (in '000m <sup>3</sup> ) | (in '000m <sup>3</sup> )    | (in '000m <sup>3</sup> )      | (in '000m <sup>3</sup> ) | (in '000 kg) | (in '000kg)                       | (in '000kg)              | (in '000kg)       | (in '000m <sup>3</sup> )          |
| Jan       | 1.030  |  |                          |                             | 1.030                         |                          |              |                                   |                          |                   | 0.0070                            |
| Feb       | 3.535  |  |                          |                             | 3.535                         |                          |              |                                   |                          |                   | 0.0008                            |
| Mar       | 13.992   |  |                          | 13.075                      | 0.917                         | 0.933                    |              |                                   |                          |                   | 0.0014                            |
| Apr       | 7.335  |  |                          | 5.557                       | 1.778                         | 18.77                    |              |                                   |                          |                   | 0.0127                            |
| May       | 8.024  |  |                          | 5.642                       | 2.382                         | 0.620                    |              | 0.111                             |                          |                   | 0.0264                            |
| Jun       | 5.057  |  |                          | 3.919                       | 1.138                         |                          |              |                                   |                          |                   | 0.0120                            |
| Sub-total | 38.973   | 0  | 0                        | 28.193                      | 10.78                         | 20.323                   | 0            | 0.111                             | 0                        | 0                 | 0.0603                            |
| July      | 7.664  |  |                          | 6.877                       | 0.787                         | 0.262                    | -            |                                   |                          |                   | 0.0537                            |
| Aug       | 6.549  |  |                          | 1.686                       | 4.863                         | 0.645                    |              |                                   |                          |                   | 0.0306                            |
| Sep       | 15.325   |  |                          | 5.772                       | 9.553                         | 2.176                    | -            | 0.154                             |                          |                   | 0.0158                            |
| Oct       | 10.638   |  |                          | 9.422                       | 1.216                         | 1.516                    |              |                                   |                          |                   | 0.0225                            |
| Nov       | 7.321  |  |                          | 6.089                       | 1.232                         | 1.336                    |              |                                   |                          |                   | 0.0273                            |
| Dec       | 9.515  |  |                          | 8.000                       | 1.515                         | 5.629                    |              | 0.094                             |                          |                   | 0.0376                            |
| Total     | 95.985   | 0  | 0                        | 66.039                      | 29.946                        | 31.887                   | 0            | 0.359                             | 0                        | 0                 | 0.2478                            |

|                                | Forecast of Total Quantities of C&D Materials to be Generated from the Contract* |                           |                             |                            |                          |              |                                   |                          |                   |                                |
|--------------------------------|--|---------------------------|-----------------------------|----------------------------|--------------------------|--------------|-----------------------------------|--------------------------|-------------------|--------------------------------|
| Total<br>Quantity<br>Generated | Hard Rock and<br>Large Broken<br>Concrete  | Reused in<br>the Contract | Reused in<br>other Projects | Disposed as<br>Public Fill | Imported Fill            | Metals       | Paper /<br>cardboard<br>packaging | Plastics<br>(see Note 3) | Chemical<br>Waste | Others, e.g.<br>general refuse |
| (in '000m3)                    | (in '000m <sup>3</sup> )   | (in '000m <sup>3</sup> )  | (in '000m <sup>3</sup> )    | (in '000m <sup>3</sup> )   | (in '000m <sup>3</sup> ) | (in '000 kg) | (in '000kg)                       | (in '000kg)              | (in '000kg)       | (in '000m <sup>3</sup> )       |
| 195.01                         | 2.103  | 10.2                      | 140                         | 19.81                      | 25                       | 200          | 0.8                               |                          |                   | 3.4                            |

Notes: (1) The performance targets are given in ER Appendix 8I Clause 14 and the EM&A Manual

(2) The waste flow table shall also include C&D materials to be imported for use at the Site

(3) Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging material

(4) The Contractor shall also submit the latest forecast of the total amount of C&D materials expected to be generated from the works, together with a breakdown of the nature where the total amount of C&D materials expected to be generated from the Works is equal to or exceeding 50,000m<sup>3</sup> (ER Part 8 Clause 8.7.5(d)(ii) refers)

(5) Assume inert C&D materials density and non-inert C&D materials are 1.9 m<sup>3</sup>/ton and 1.5 m<sup>3</sup>/ton

- 107 -

**Appendix O – Environmental Licenses and Notification** 

| 本署檔號<br>Our Ref:<br>來函檔號<br>Your Ref:<br>電 請<br>Tel. No.:445956Environmental Protection Department<br>Environmental Compliance Division<br>Regional Office (East)<br>5th Floor, Nan Fung Commercial Centre,<br>19 Lam Lok Street, Kowloon Bay,<br>Kowloon, Hong Kong.環境保護署<br>環保法規管理科<br>區域辦事處(東)<br>香港九龍九龍灣臨樂街<br>十九號南豐商衆中心五樓 | (內文中文譯本)  |
|--|---|
| 電子郵件<br>E-Mail:<br>纲 址<br>Homepage: http://www.epd.gov.hk/<br>Penta-Ocean Construction Co. Ltd<br>Flat 601, K. Wah Centre, 191 Java Road,<br>North Point, Hong Kong  | 執事先生:<br>工地/庭所 (晃英文版本)<br>表們已於 2019 年 6 月 6 日收到你最交的文件 ; 詳列如<br>下:   |
| Dear Sirs,<br>Site /Premises:<br><u>Kai Tak Development - Stage 4 Infrastruvture</u><br><u>at the former runway and south apron</u>  | <ul> <li>這行指明工序所需的牌照申請</li> <li>申請批准裝置或改要火爐、烘爐及煙囱</li> <li>申請霉天变物許可證 —</li> <li>石稿調查報告、石稿道滅計劃,石棉管理計劃,及/或開始<br/>進行石稿消滅工程通知事</li> <li>空氣污染管制(建造工程塵埃)規例的建造工程通知事</li> <li>一般工程/訂明建造工程的建築嗓音許可證申請</li> </ul>              |
| This is to acknowledge receipt of the following submission(s) on 06/06/2019<br>Notification Pursuant to Section 3(1) of The Air Pollution Control (Construction Dust)<br>Regulation<br>Ref. Number: 445956<br>Meanwhile, if you have any further questions, please contact the undersigned.                                    | <ul> <li>□ 證擊式訂卷工程的建築嗓音許可證申請</li> <li>□ 申請空氣壓縮機的嗓音標籤</li> <li>□ 申請手提遭擊式破碎機的嗓音標籤</li> <li>□ 申請手提遭擊式破碎機的嗓音標籤</li> <li>□ 小污染管制條例的排污牌照申請</li> <li>□ 申請化學廢物產生者的登記</li> <li>□ 化學廢物處置牌照申請</li> <li>□ 化學廢物收集牌照申請</li> </ul> |
| Yours faithfully,  | <ul> <li>□ 10→展初夜采府点丁號</li> <li>□ 混讓條例第17條的規定呈報指定(甲類)化學廢物通知書</li> <li>□ 申請批准使用容量超逾450公升的化學廢物容器</li> <li>□ 廢物進出口許可證申請</li> <li>□ 申請批准使用油污分散劑及類似物質</li> <li>□ 傾物入濤許可證申請</li> </ul>                                    |
| En.  | 如有美問,請实代行人查詢  |
| (Customer Service Counter (RE))<br>for Director of Environmental Protection  | 環境保護署署長<br>( 代行)  |

年 月 日

. . . .

再造紙 RECYCLED PAPER



Dear Sir/Madam.

本署檔號

Your Ref:

雷訊

圖文傳真

電子郵件 E-Mail: 網 til-

#### Water Pollution Control Ordinance (WPCO) (Cap 358) (Licence No: WT00034610-2019) Variation of Licence Pursuant to Section 28 of WPCO

I refer to your application dated <u>19/11/2019</u> made under Section 28 of the WPCO for the variation of your captioned licence granted on \_26/09/2019 . The Authority, pursuant to Section 28(4) & (7), hereby grants the application with the following variations.

- Sampling Points and Wastewater Treatment Facilities
- The limitations on discharge in Part B shall be varied from the existing limits to the new limits
- Self-monitoring and Reporting

Part A, B, Annex II, III & IV of your captioned licence shall be replaced by the corresponding Part shown in the Appendix of this letter with immediate effect.

This letter plus the remaining valid parts of your captioned licence shall form the varied licence. Please therefore attach this letter to your captioned licence. Please also note that the expiry date remains unchanged and the varied licence is valid up to 30/09/2024.

The granting of the application does not imply that the discharge/deposit from your premises is in compliance with the required standards and limits as stipulated in the varied licence. It is your responsibility to ensure that the terms and conditions of the varied licence are fully complied with.

Should you have any enquiry, please feel free to contact \_TONG Tsz-shan, Viviana at 2117 7527.

Yours faithfully,

han hail (CHAN Wai-lun)

**Environmental Protection Officer** for Director of Environmental Protection



先生/女士:

### 《水污染管制條例》(第358章) 牌照編號: WT00034610-2019 根據《水污染管制條例》第28條更改牌照

你在二零一九年十一月十九日根據《水污染管制條例》第28條遞交了更改在二零一九 年九月廿六日發出的上述牌照的申請。監督根據《水污染管制條例》第28(4)及(7)條批准有 關申請, 並作出以下更改:

- 取樣點及廢水處理設施
- 乙部的排放限制將由現時的上限更改至新上限
- 自行監測及報告

上述牌照的 甲、乙、附件 II、III 及 IV 部分將由本函附錄所示的相應部分取代,即 時生效。

本函連同上述牌照的餘下有效部分將構成修訂牌照,因此請將本函附於上述牌照。請 注意,牌照屆滿日期維持不變,而修訂牌照的有效期至二零二四年九月三十日。

申請獲得批准並不代表你處所的排放/沉積物符合修訂牌照的訂明標準及上限。你必 須確保完全遵守修訂牌照的條款及條件。

如有查詢,請致電 2117 7527 與本署 唐紫珊 聯絡。

環境保護署署長 (環境保護主任 (陳偉麟代行)

連附錄

Encl.: Appendix 耳 造 紙 RECYCLED PAPER





Licence No.: WT00034610-2019 牌照編號:WT00034610-2019 This Licence is Valid to : 30/09/2024 本牌照有效期至:二零二四年九月三十日

Appendix 附錄

ENVIRONMENTAL PROTECTION DEPARTMENT 環境保護署 WATER POLLUTION CONTROL ORDINANCE (CAP. 358) 水污染管制條例(第358章) LICENCE PURSUANT TO SECTION 15/20/23A\* 按第 15 / 20/ 23A\*條簽發的牌照

The Director of Environmental Protection ("the Authority") grants this licence under the Water Pollution Control Ordinance ("the Ordinance") on the terms and conditions stated below.

環境保護署署長(「監督」)按下列的條款及條件,根據水污染管制條例(「本條例」)批給此牌照。

21 February 2020 Date 日期

balva- ( CHAN Wai-lun For the Authority 監督( 陳偉麟

代行)

#### PARTA 甲部 : GENERAL TERMS 一般條款

| Name of Licensee ("the Licensee")<br>持牌人名稱 (「持牌人」)                        | Penta-Ocean Construction Co., Ltd.   |
|---|--|
| Discharge Premises ("the premises")<br>排 放 處 所 (「處 所」)                    | Construction Site of Kai Tak Development – Stage 4 Infrastructure at the Former<br>Runway and South Apron, Kowloon City, Kowloon (CEDD Contract No.<br>ED/2018/01) (See Annex I)<br>九龍九龍城啟德發展-前跑道和南停機坪的第4階段基礎設施之建築地盤 (土木工程拓<br>展署合約編號 ED/2018/01) (參見附件 I) |
| Water Control Zone<br>水 質 管 制 區   | Victoria Harbour (Phase Two) Water Control Zone<br>維多利亞港(第二期)水質管制區   |
| Discharge Category<br>排 放 種 類   | Discharge of industrial trade effluent<br>工業污水排放   |
| Nature of Discharge and Wastewater<br>Treatment Facilities<br>排放性質及廢水處理設施 | Effluent, Surface Run-off, and all other wastewater discharges from the premises<br>上址排放的污水、地面徑流水及其他的廢水<br>Screen, Chemical Precipitation, pH adjustment and Sedimentation Tank<br>隔濾設施、化學沉降、酸鹼值調節及沉凝池   |
| Discharge Point(s)<br>排 放 點   | Discharge into communal storm water drain<br>排放人公用雨水渠  |
| Sampling Point(s)<br>取 樣 點  | Discharge outlet(s) of Wastewater Treatment Facility marked S.P. 1, S.P. 2 & S.P.<br>3 on Annex II, III & IV<br>参見附件 II、III 及 IV 中標指 S.P. 1、S.P. 2 及 S.P. 3 的廢水處理設施的出水口  |
| *Delete as appropriate<br>將不適用者罰去   |  |
| Reference No. 参考编號 EP682/286/0141/I                                       | - 1 - Sprinted on Recycled Paper EPD156  |

#### PARTB 乙部 . SPECIFIC CONDITIONS 特別條件

#### B1. Limitations on Discharge 排放限制

The quantity and composition of any discharge from the premises shall not exceed the limits stated in the table below<sup>(Note a)</sup>. All figures are upper limits unless otherwise indicated. All units are expressed as concentration in milligramme per litre unless otherwise stated.

任何源自處所之排放的量和成份不得超過下表所列的限度《問題》。除另予表明外,所有數字均為上限。除另予說明 外,所有單位均以毫克/升的濃度表示。

| 195  |
|------|
| 6-9# |
| 30   |
| 80   |
|      |

#### B2. Self-monitoring and Reporting 自行監測及報告

- The Licensee shall perform self-monitoring as and when required by the Authority. 持牌人須在監督要求時進行自行監測。
- The Licensee shall sample the discharge at the Sampling Point(s) and, at his own expense carry out analyses in accordance with the sample type and measurement frequency specified for each determinand named below:-

持牌人須在取樣點為排放抽取樣本,並依照下列指定的測量物、取樣形式及頻率,自資予以分析。

| Determinand 測量物  | Unit 單位 | Sample Type 取樣形式 | Frequency 頻 率 |
|------------------|---------|------------------|---------------|
| Suspended Solids | mg/L    | Grab             | Bimonthly     |
| 懸浮固體             | 毫克/升    | 隨意取集             | 每兩個月一次        |

Results of these monitoring shall be summarized in a report Monthly/Bi-monthly/Quarterly/Yearly\* basis and shall be submitted to the Authority. 所有監測結果須以摘要形式,每一個月/兩個月/三個月/年\*作出報告,並須呈交監督審閱。

\*Delete as appropriate 將不適用者副去







## 0119

本署稽號 OUR REF:: 來函稽號 RE04380 YOUR REF: 電話 TEL. NO.: 2872 1769 副文傳真 FAX NO.: 2591 0361 綱址 HOMEPAGE: http://www.epd.gov.hk

Environmental Protection Department Environmental Infrastructure Division 88 Victoria Road,

88 Victoria Road, Kennedy Town, Hong Kong. 環境保護署 環境基建科 香港西環 堅尼地城 城多利道88號

Friday, 28 June, 2019

PENTA-OCEAN CONSTRUCTION CO., LTD. FLAT/ROOM 601, K. WAH CENTRE, 191 JAVA ROAD, NORTH POINT, HONG KONG Attn.: CHOI CHONG KEI RECEIVED 03 JUL 2019 PENTA-OCEAN

Dear Sir/Madam,

Waste Disposal (Charges for Disposal of Construction Waste) Regulation Approval of Application for Billing Account (Construction work contract with value of \$1 million or above) Application No.: <u>RE04380</u>

I am pleased to inform you that your application for billing account for disposal of construction waste under the following construction work contract has been approved under Section 6 and 9 of the Waste Disposal (Charges for Disposal of Construction Waste) Regulation:

Contract No.: ED/2018/01

Contract Name: KAI TAK DEVELOPMENT - STAGE 4 INFRASTRUCTURE AT THE FORMER RUNWAY AND SOUTH APRON

Construction Waste Generated Site: KAI TAK THE FORMER RUNWAY AND SOUTH APRON

The account number is <u>7034450</u>. Please quote this account number for enquiries in relation to the billing account.

You are bound by the "Basic Conditions" and "Conditions of Use" accompanied with this account for disposal of construction waste at the prescribed facilities. You shall ensure that (a) the billing account established solely for the contract as stated above is used for paying any prescribed charge payable in respect of construction waste generated from construction work undertaken under the above contract; and (b) that billing account is <u>not</u> used for paying any prescribed charge payable in respect of construction work undertaken under the above contract; and (b) that billing account is <u>not</u> used for paying any prescribed charge payable in respect of any other construction waste <u>not</u> generated from construction work undertaken under the contract as stated above.

Regarding your application for issuance of chits, a demand note for the deposit required will be sent to you accordingly. Request for additional chits can be made using "Form 4". Please note that one chit is required for each load of construction waste to be disposed of at prescribed facility.

Should you have any queries, please contact us at 2872 1769.

Yours faithfully,

(K O Yeung)

Principal Environmental Protection Officer for Director of Environmental Protection



10 1 1 10

本署檔號

Our Ref 來承檔號 Your Ref: 2117 7539 電 話 Tel. No .: 2756 8588 圖文傳真 Fax No .: 雷子郵件 E-Mail: 網址

447046

Homepage: http://www.epd.gov.hk/

### By Registered Post

PENTA-OCEAN CONSTRUCTION CO., LTD. FLAT 601, K. WAH CENTRE, 191 JAVA ROAD, NORTH POINT, HONG KONG

Environmental Protection Department

**Environmental Compliance Division** 

5<sup>th</sup> Floor, Nan Fung Commercial Centre,

19 Lam Lok Street, Kowloon Bay,

**Regional Office (East)** 

Kowloon, Hong Kong.

3 1 JUL 2019

境保護署

香港九龍九龍灣臨樂街

十九號南豐商業中心五樓

# PENTA-OCEAN 0 2 AUG 2019 RECEIVED

Dear Sir/Madam.

## Waste Disposal Ordinance (Cap. 354) Waste Disposal (Chemical Waste) (General) Regulation **Registration as a Chemical Waste Producer Completion of Registration**

I am pleased to inform you that your registration with this department as a chemical waste producer has been completed.

The assigned Waste Producer Number (WPN) and the particulars of your establishment are printed in the enclosed form (EPD 130). If you consider there are any discrepancies about the particulars, please notify me immediately, quoting the assigned WPN.

The "EPD 130" is an important document, please archive appropriately. This registration is not transferable and will be valid only in respect of the applicant and the premises registered. In future when there is change in the registration particulars, you should inform this department as soon as possible so that our record can be amended accordingly. Under section 7 of the above regulation, failure to notify this department of relevant changes is an offence and liable to a maximum fine of HK\$10,000.

For enquiries, please contact us at Tel 2117 7546.

Yours faithfully,

hanhail

( CHAN Wai-lun, William ) **Environmental Protection Officer** for Director of Environmental Protection 先生/女士:

# 香港法例第三五四章廢物處置條例 廢物處置(化學廢物)(一般)規例 化學廢物產生者 完成登記程序

本署已完成辦理 貴機構申請登記為「化學廢物產生者」。現隨信附上EPD 130表格;載有 貴機 構的各項資料及你的「化學廢物產生者」編號。請即核對表格內的各項資料,如有錯漏,請即聯絡 本署職員以便更正。通訊時請註明你的化學廢物產生者編號。

EPD 130 表格是一份重要文件,請妥善存檔。同時,是項登記,不得轉讓,並只適用於已登記 的申請人/機構及有關地址。日後如果已申報的資料有變更,你應馬上通知本署,以便修正紀錄。 按照上述規例第七條規定,任何人倘未有將變更資料及時呈報,乃屬違例行為,一經定罪,可被判 罰款最高港幣一萬元正。

若有任何疑問,請致電 2117 7546 與本署職員聯絡。

環境保護署署長 (環境保護主任 陳偉麟 代行)

附件

. . . .

|   | Waste Disposal Ordinance<br>香港法例第354章廢物處<br>Waste Disposal(Chemical Waste<br>廢物處置(化學廢物)(一   | 護 署<br>(Chapter 354)<br>置條例<br>)( General ) Regulati<br>般)規例  | on  |
|---|---|---|---|
|   | Registration of Waste<br>廢物產生者登記  |   |   |
| D: Chemical<br>Waste<br>Producer<br>化學廢物產<br>生者   | Full Name     (English)       全     名(英文)     PENTA-OCEAN CC       (Chinese)        (中 文)        Business Reg. Cert. No. (if any)   | NSTRUCTION CO., L <sup>-</sup><br>I.D. Card N<br>身份證號碼<br>6-000-05-18-7   | lo. (if any)<br>:(如有者)  |
|   | 置   | Fax No.<br>圖文傳真:  | 0570/000  |
| Producer un<br>WPN 52   | nce to your application dated / _<br>nder the Waste Disposal (Chemical Waste) (Ger<br>2 11 8 - 2 18 6 - 9 31 18 2 - 0 3 is assign   | eral) Regulation, the   |   |
|   | :<br>9年_07_月_09_日根據廢物處置(化學廢物)(一般  | )規例而來信,申請登詞   | 己為廢物產生者,茲特配   |
|   | 2 年_07_月_09_日 根據廢物處置(化學廢物)(一般<br>編號第  | )規例而來信,申請登計<br>013 號,予下開地講<br>STRUCTION CO., LTI<br>86-000-05-18-7<br>UBRICATING OIL, SPE                             | C為廢物產生者,茲特配<br>EB或處所: —<br>D.<br>ENT MINERAL OIL, SURPLUS   |
| 前於 <u>2019</u><br>予廢物產生者<br>Location<br>or<br>Premises<br>where the<br>waste is<br>produced<br>產生廢物<br>的地點或 | 2 年_07_月_09_日 根據廢物處置(化學廢物)(一般<br>編號第 <u>52118</u> - <u>286</u> - <u>P318</u> - <u>288</u> - <u>2888</u> - <u>288</u> - <u>288</u> - <u>288</u> - <u>288</u> | )規例而來信,申請登語<br><u>013</u> 號,予下開地調<br>STRUCTION CO., LTI<br>86-000-05-18-7<br>JBRICATING OIL, SPE<br>EAVY METALS, SPEN | 記為廢物產生者,茲特配<br>出或處所: 一<br>D.<br>ENT MINERAL OIL, SURPLUS<br>IT MIXING RESIDUE<br>GE 4 INFRASTRUCTURE AT |

|       | FORM 3 [reg.5(a)]<br>NOISE CONTROL ORDINANCE<br>(Chapter 400)<br>SECTION 8(9)  | <ol> <li>Prescribed Construction W<br/>a. Type of prescribed co</li> </ol> |   | ay be carried out inside the site boundary   |                                       |     |
|-------|--|--|---|--|---------------------------------------|-----|
|       | CONSTRUCTION NOISE PERMIT FOR THE USE OF POWERED<br>MECHANICAL EQUIPMENT FOR THE PURPOSE OF CARRYING OUT   | Identification co<br>prescribed const                                      |   | Description<br>prescribed cons   |                                       |     |
|       | CONSTRUCTION WORK OTHER THAN PERCUSSIVE PILING AND/OR<br>THE CARRYING OUT OF PRESCRIBED CONSTRUCTION WORK  |  | Not   | applicable   |                                       |     |
| CON   | STRUCTION NOISE PERMIT NO. <u>GW-RE0705-20</u>   |  |   |  |                                       |     |
| Го :  | PENTA-OCEAN CONSTRUCTION CO., LTD.   |  |   |  |                                       |     |
| power | onstruction noise permit is issued in accordance with section 8 of the Noise Control Ordinance. Permission is granted for the use of<br>ed mechanical equipment for the purpose of carrying out construction work other than percussive piling and/or the carrying out of<br>bed construction work, subject to the conditions set out below. The carrying out of construction work otherwise than in accordance with<br>iditions may result in the permit being cancelled and in a prosecution for an offence. | 1.581 <sup>20</sup> 0100 131   | 2   | e carrying out of the prescribed constructi<br>Not applicableat                        |                                       | ble |
|       | CONDITIONS   | Date and hours : No  | ot applicable.  |  |                                       |     |
| 1. (  | onstruction site where the powered mechanical equipment and/or prescribed construction work may be employed:   |  |   |  |                                       |     |
|       | ull address: Kai Tak Development - Stage 4 infrastructure at the former runway and south apron (Works Area Part 3C). Kai Tak,  |  |   | Not applicable at  |                                       |     |
| ŀ     | owloon (CEDD Contract No. ED/2018/01). Lot No.:  | of prescribed construct  | ection work described in the                              | may be attached with the permit to indica<br>his permit. The layout plan(s) is(are) re |                                       |     |
|       | he site boundary, that is, the boundary of the area within which the powered mechanical equipment may be used and the prescribed<br>onstruction work may be carried out is delineated on the attached plan which forms part of this construction noise permit.   |  | spection by the Authority.<br>osed on the carrying out of | f the prescribed construction work:  |                                       |     |
| . *   | PART/WHOLE of the site falls * WITHIN/OUTSIDE a designated area.   |  |   |  |                                       |     |
| F     | owered Mechanical Equipment  |  |   |  |                                       |     |
| a     | Items of powered mechanical equipment which may be used inside the site boundary :   |  |   |  |                                       |     |
|       | Identification code of item of<br>powered mechanical equipment         Description of item of<br>powered mechanical equipment         No. of units   |  |   |  |                                       |     |
|       | (if applicable) powered mechanical equipment   |  |   |  |                                       |     |
|       | Refer to attached sheet  | 5. This construction noise per   |   | st be displayed on the construction site at  |                                       |     |
| t     | Validity of the construction noise permit for the use of the powered mechanical equipment: Date and time of commencement :   | Dated this <u>21</u> stday o   |   | 20   | ~                                     |     |
| ¢     | This part of the permit expires on : 23 February 2021 at 2300 hours<br>One photograph, endorsed by the Authority, of each item of powered mechanical equipment described in this construction noise<br>permit is required to be kept on the construction site and made available for inspection by the Authority.  |  |   | Signed :   | R                                     |     |
| c     | Other conditions imposed on the use of the powered mechanical equipment:   |  |   | 1994 - Sec. 19   | TANG Wai-man, Lisa )<br>for Authority | 4   |
|       | 1. The powered mechanical equipment listed in condition 3.a. shall only be operated during the hours shown below:  | * Delete as necessary  |   |  |                                       |     |
|       | General holiday (including Sunday)0900 - 2300 hoursAny day not being a general holiday1900 - 2300 hours  |  |   |  |                                       |     |
|       |  |  | 3 E   | 5 B  |                                       |     |
|       | 2. Only one group of the powered mechanical equipment listed in condition 3.a. shall be allowed to operate at any time.  |  |   |  |                                       | ¢.  |
|       |  |  |   |  |                                       |     |
|       |  |  |   |  |                                       |     |
|       |  |  |   |  |                                       | 10  |
|       |  |  |   | -2-  |                                       |     |

[第5(a)條]

表格3 噪音管制條例 (第400章) 第8(9)條

### 建築噪音許可證 為進行建築工程(撞擊式打樁除外) 而使用機動設備及/或進行訂明建築工程

建築嗓音許可證編號: <u>GW-RE0705-20</u>

致: PENTA-OCEAN CONSTRUCTION CO., LTD.

本建築噪音許可證是按照《噪音管制條例》第8條的規定而發出的。現准予使用機動設備以進行撞 擊式打樁工程以外的建築工程及/或進行訂明建築工程,但須受以下條件規限。若不按照該等條件 進行建築工程,許可證可遭撤銷,而且會受到檢控。

條件

1. 可使用機動設備及/或進行訂明建築工程的建築地盤:

詳細地址:九龍啟德啟德發展計劃-前跑道及南面停機坪第四期基礎設施(工作地區第3C部分) (土木工程拓展署合約編號ED/2018/01)。 地盤範圍(即可使用機動設備及進行訂明建築工程的地方範圍)已描劃於夾附的圖則上,而該圖 則是本建築噪音許可證的一部分。

- 2. 該地盤部分/全部\*位於指定範圍之內/外\*。
- 3. 機動設備
  - a. 在地盤範圍內可使用的各項機動設備:

| 各項機動設備的識辨代碼<br>(如適用的話) | 各項機動設備的說明 | 數目 |
|------------------------|-----------|----|
| х.<br>                 | 参見附頁      |    |

b. 可使用機動設備的建築噪音許可證有效期:

生效日期及時間: 二零二零年八月二十八日下午七時

日期及時間: 公眾假日(包括星期日)的凌晨繁時至晚上十二時,公眾假日以外的任何一 日凌晨零時至上午七時及下午七時至晚上十二時【但須注意條件3.d.1.有關可以使用上列 機動設備的時間】。

日期時間

- c. 建築地盤須備有本建築噪音許可證所述每件機動設備的照片各一幀,供監督隨時查看;該 等照片須經監督認可。
- d. 規限使用機動設備的其他條件:
  - 1. 祇可於以下時間內使用列在條件3.a. 內的機動設備:

| 公眾假日包括星期日   | 上午九時 至 晚上十一時 |  |
|-------------|--------------|--|
| 公眾假日以外的任何一日 | 下午七時 至 晚上十一時 |  |

2. 在任何時間內, 祇可使用列在條件3. a. 內其中一組機動設備。

- 4. 訂明建築工程
  - a. 在地盤範圍內可進行的訂明建築工程:

|    | 訂明建築工程的識辨代碼                         | 司明建荣_    | 工程的類別的說明 | 1                                       |      |
|----|-------------------------------------|----------|----------|---|------|
|    |                                     | 不適用      |          |   |      |
|    |                                     |          |          |   |      |
|    |                                     |          |          |   |      |
| b. | 可進行訂明建築工程的建築                        | 噪音許可證有效期 | :        |   |      |
|    | 生效日期及時間: <u>不適用</u>                 |          |          |   |      |
|    | 日期及時間: <u>不適用。</u>                  |          |          |   |      |
|    | 此部分許可證屆滿日期及時                        | 間:       |          |   |      |
|    |                                     |          | 日期       | 時間                                      |      |
| с. | <u>本許可證可夾附經監督認可</u><br>地盤圖則須存放於建築地盤 |          |          | <del>進行訂明建築工</del> 種                    | 目的點。 |
| d. | 規限進行訂明建築工程的其何                       | 他條件:     |          |   |      |
|    |                                     |          |          | ~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~ | ~    |
|    |                                     |          |          |   |      |
|    |                                     |          |          |   |      |
| 本建 | 建築噪音許可證或其副本必須                       | ~        |          |   |      |
|    |                                     | 展示於建築地盤的 |          |   |      |
|    | 建築噪音許可證或其副本必須                       | 展示於建築地盤的 |          |   |      |
|    | 建築噪音許可證或其副本必須                       | 展示於建築地盤的 | 所有車輛人口處  | 1.給予公眾人士<br>慧鄧                          |      |
|    | 建築噪音許可證或其副本必須                       | 展示於建築地盤的 |          | 1.給予公眾人士<br>慧鄧                          |      |
|    | 建築噪音許可證或其副本必須                       | 展示於建築地盤的 | 所有車輛人口處  | 1. 給予公眾人士<br>慧<br>一<br>監督               |      |
|    | 建築噪音許可證或其副本必須                       | 展示於建築地盤的 | 所有車輛人口處  | 1. 給予公眾人士<br>慧<br>一<br>監督               |      |
| 日其 | 建築噪音許可證或其副本必須                       | 展示於建築地盤的 | 所有車輛人口處  | 1. 給予公眾人士<br>慧<br>一<br>監督               |      |
| 日其 | 韭築噪音許可證或其副本必須<br>月:202.0年8月         | 展示於建築地盤的 | 所有車輛人口處  | 1. 給予公眾人士<br>慧<br>一<br>監督               |      |

-2-

## Page 1 of 2

# Sheet Attached to Construction Noise Permit No. <u>GW-RE0705-20</u>

3.a. Items of powered mechanical equipment which may be used inside the site boundary :

| Identification code of item<br>of powered mechanical<br>equipment (if applicable) |                | Description of item of powered mechanical equipment   | No. of units |
|---|----------------|---|--------------|
| Group A   |                | Generator, with Quality Powered Mechanical Equipment<br>Label showing a Sound Power Level $\leq$ 95 dB(A) | One          |
|   | CNP 166        | Piling, large diameter bored, reverse circulation drill   | Two          |
|   |                | Air compressor, with Noise Emission Label showing a Sound Power Level of $\leq 104$ dB(A)                 | Two          |
|   |                | Power pack (diesel)   | One          |
|   |                | Wastewater treatment plant  | One          |
|   | CNP 283        | Water pump, submersible (electric)  | Four         |
|   | CNP 165        | Piling, large diameter bored, oscillator  | One          |
| <u>Group B</u>  |                | Generator, with Quality Powered Mechanical Equipment<br>Label showing a Sound Power Level $\leq$ 95 dB(A) | One          |
|   | <b>CNP 164</b> | Piling, large diameter bored, grab and chisel   | One          |
|   | CNP 048        | Crane, mobile (diesel)  | One          |
| <u>Group C</u>  |                | Generator, with Quality Powered Mechanical Equipment<br>Label showing a Sound Power Level $\leq$ 95 dB(A) | One          |
|   |                | Welding machine (electric)  | Five         |
|   | CNP 048        | Crane, mobile (diesel)  | One          |
| <u>Group D</u>  |                | Generator, with Quality Powered Mechanical Equipment<br>Label showing a Sound Power Level $\leq$ 95 dB(A) | One          |
|   |                | Air compressor, with Noise Emission Label showing a Sound Power Level of $\leq 104$ dB(A)                 | One          |
|   | CNP 048        | Crane, mobile (diesel)  | One          |
|   |                | Wastewater treatment plant  | One          |
|   | CNP 283        | Water pump, submersible (electric)  | Four         |
|   |                |   |              |


# 建築噪音許可證 編號 GW-RE0705-20 的附頁

# 3.a. 在地盤範圍內可使用的各項機動設備:

|           | 發備的識辨代碼<br>随用的話) | 各項機動設備的說明                         | 數目 |
|-----------|------------------|-----------------------------------|----|
| <u>A組</u> |                  | 發電機,備有優質機動設備標籤顯示聲功率級≦95 分貝<br>(A) | 壹  |
|           | CNP 166          | 大直徑鑽孔樁,循環式鑽機                      | 湏  |
|           |                  | 空氣壓縮機,備有噪音標籤顯示聲功率級≦104分貝(A)       | 熕  |
|           | - <u></u> -      | 油渣動力供應器                           | 壹  |
|           |                  | 污水處理器                             | 壹  |
| × 1       | CNP 283          | 潛水泵 (電動)                          | 肆  |
|           | CNP 165          | 大直徑鑽孔樁,擺動機                        | 壹  |
| <u>B組</u> |                  | 發電機,備有優質機動設備標籤顯示聲功率級≦95 分貝<br>(A) | 壹  |
|           | CNP 164          | 大直徑鑽孔樁,抓斗及鑿                       | 壹  |
|           | CNP 048          | 起重機,流動 (油渣)                       | 壹  |
| <u>C組</u> |                  | 發電機,備有優質機動設備標籤顯示聲功率級≦95 分貝<br>(A) | 壹  |
|           |                  | 焊接機 (電動)                          | 伍  |
| ۶÷ ۲      | CNP 048          | 起重機,流動 (油渣)                       | 壹  |
| <u>D組</u> | -                | 發電機,備有優質機動設備標籤顯示聲功率級≦95 分貝<br>(A) | 壹  |
|           |                  | 空氣壓縮機,備有噪音標籤顯示聲功率級≦104分貝(A)       | 壹  |
|           | CNP 048          | 起重機,流動 (油渣)                       | 壹  |
|           |                  | 污水處理器                             | 壹  |
|           | CNP 283          | 潛水泵 (電動)                          | 肆  |

Signed : (TANG Wai-man, Lisa)

for Authority



## Page 2 of 2

# Sheet Attached to Construction Noise Permit No. <u>GW-RE0705-20</u>

3.a. Items of powered mechanical equipment which may be used inside the site boundary :

| of powered     | n code of item<br>d mechanical<br>(if applicable) | Description of item of powered mechanical equipment   | No. of units |  |
|----------------|---|---|--------------|--|
| <u>Group E</u> |   | Generator, with Quality Powered Mechanical Equipment<br>Label showing a Sound Power Level $\leq$ 95 dB(A) | One          |  |
|                | CNP 048   | Crane, mobile (diesel)  | One          |  |
|                | <b>CNP 044</b>                                    | Concrete lorry mixer  | Two          |  |
|                |   | Wastewater treatment plant  | One          |  |
|                | CNP 283   | Water pump, submersible (electric)  | Two          |  |
| <u>Group F</u> |   | Generator, with Quality Powered Mechanical Equipment<br>Label showing a Sound Power Level $\leq$ 95 dB(A) | One          |  |
|                |   | Welding machine (electric)  | One          |  |
|                | CNP 166   | Piling, large diameter bored, reverse circulation drill   | Two          |  |
|                |   | Air compressor, with Noise Emission Label showing a Sound Power Level of $\leq 104$ dB(A)                 | One          |  |
|                |   | Wastewater treatment plant  | One          |  |
|                |   | Power pack (diesel)   | One          |  |
| <u>Group G</u> |   | Generator, with Quality Powered Mechanical Equipment<br>Label showing a Sound Power Level $\leq$ 95 dB(A) | One          |  |
|                | CNP 048   | Crane, mobile (diesel)  | One          |  |
|                | CNP 164   | Piling, large diameter bored, grab and chisel   | One          |  |
|                |   | Air compressor, with Noise Emission Label showing a Sound Power Level of $\leq 104$ dB(A)                 | One          |  |
|                | CNP 166   | Piling, large diameter bored, reverse circulation drill   | Two          |  |
|                |   | Power pack (diesel)   | One          |  |
|                | CNP 283   | Water pump, submersible (electric)  | Two          |  |
|                | 1000  | Wastewater treatment plant  | One          |  |
|                |   |   |              |  |

Signed : (TANG Wai-man, Lisa) for Authority

# 建築噪音許可證 編號 GW-RE0705-20 的附頁

## 3.a. 在地盤範圍內可使用的各項機動設備:

| 各項機動設備<br>(如適用 | 備的識辨代碼<br>周的話) | 各項機動設備的說明                         | 數目    |
|----------------|----------------|-----------------------------------|-------|
| <u>E 組</u>     |                | 發電機,備有優質機動設備標籤顯示聲功率級≦95 分貝<br>(A) | 壹     |
|                | CNP 048        | 起重機,流動 (油渣)                       | 壹     |
| 2              | CNP 044        | 混凝土攪拌車                            | 貢     |
|                |                | 污水處理器                             | 壹     |
|                | CNP 283        | 潛水泵 (電動)                          | 湏     |
|                |                |                                   | 1. 1. |
|                |                |                                   |       |
| F組             |                | 發電機,備有優質機動設備標籤顯示聲功率級≦95分貝<br>(A)  | 壹     |
|                |                | 焊接機 (電動)                          | 壹     |
|                | CNP 166        | 大直徑鑽孔樁,循環式鑽機                      | 漬     |
|                |                | 空氣壓縮機,備有噪音標籤顯示聲功率級≦104分貝(A)       | 壹     |
|                |                | 污水處理器                             | 壹     |
|                |                | 油渣動力供應器                           | 壹     |
|                |                |                                   |       |
| <u>G組</u>      |                | 發電機,備有優質機動設備標籤顯示聲功率級≦95分貝<br>(A)  | 壹     |
| 1.1            | CNP 048        | 起重機,流動(油渣)                        | 壹     |
|                | CNP 164        | 大直徑鑽孔樁,抓斗及鑿                       | 壹     |
|                |                | 空氣壓縮機,備有噪音標籤顯示聲功率級≦104分貝(A)       | 壹     |
|                | CNP 166        | 大直徑鑽孔樁,循環式鑽機                      | 貢     |
|                |                | 油渣動力供應器                           | 壹     |
|                | CNP 283        | 潛水泵 (電動)                          | 漬     |
|                | 010            | 污水處理器                             | 壹     |
| -<br>          |                |                                   |       |



Photograph(s) attached to Construction Noise Permit No. <u>GW-RE0705-20</u> 建築噪音許可證編號: <u>GW-RE0705-20</u>的照片



Generator, with Quality Powered Mechanical Equipment Label showing a Sound Power Level ≤95dB(A) 發電機,備有優質機動設備標籤顯示聲功率級≤95分貝(A)



CNP 283 Water pump, submersible (electric) 潛水泵 (電動)



Photograph(s) attached to Construction Noise Permit No. <u>GW-RE0705-20</u> 建築噪音許可證編號: <u>GW-RE0705-20</u> 的照片



Wastewater treatment plant 污水處理器



A ROLE COM

Power pack (diesel) 油渣動力供應器

# Photograph(s) attached to Construction Noise Permit No. <u>GW-RE0705-20</u> 建築噪音許可證編號: <u>GW-RE0705-20</u> 的照片



CNP 048 Crane, mobile (diesel) 起重機,流動(油渣)



CNP 044 Concrete lorry mixer 混凝土攪拌車



# Photograph(s) attached to Construction Noise Permit No. <u>GW-RE0705-20</u> 建築噪音許可證編號: <u>GW-RE0705-20</u> 的照片




Welding machine (electric) 焊接機 (電動)



CNP 166 Piling, large diameter bored, reverse circulation drill 大直徑鑽孔樁,循環式鑽機



Photograph(s) attached to Construction Noise Permit No. <u>GW-RE0705-20</u> 建築噪音許可證編號: <u>GW-RE0705-20</u>的照片



Air compressor, with Noise Emission Label showing a Sound Power Level of  $\leq 104$ dB(A)(1) 空氣壓縮機,備有噪音標籤顯示聲功率級 $\leq 104$ 分貝(A)(一)





Photograph(s) attached to Construction Noise Permit No. <u>GW-RE0705-20</u> 建築噪音許可證編號: <u>GW-RE0705-20</u>的照片




CNP 165 Piling, large diameter bored, oscillator 大直徑鑽孔樁,擺動機





CNP 164 Piling, large diameter bored, grab and chisel 大直徑鑽孔樁, 抓斗及鑿



### FORM 3 NOISE CONTROL ORDINANCE (Chapter 400) SECTION 8(9)

[reg.5(a)]

### CONSTRUCTION NOISE PERMIT FOR THE USE OF POWERED MECHANICAL EOUIPMENT FOR THE PURPOSE OF CARRYING OUT CONSTRUCTION WORK OTHER THAN PERCUSSIVE PILING AND/OR THE CARRYING OUT OF PRESCRIBED CONSTRUCTION WORK

#### CONSTRUCTION NOISE PERMIT NO. GW-RE0735-20

#### To: PENTA - OCEAN CONSTRUCTION CO., LTD.

This construction noise permit is issued in accordance with section 8 of the Noise Control Ordinance. Permission is granted for the use of powered mechanical equipment for the purpose of carrying out construction work other than percussive piling and/or the carrying out of prescribed construction work, subject to the conditions set out below. The carrying out of construction work otherwise than in accordance with the conditions may result in the permit being cancelled and in a prosecution for an offence.

#### CONDITIONS

1. Construction site where the powered mechanical equipment and/or prescribed construction work may be employed: Full address : Kai Tak Development - Stage 4 infrastructure at the former runway and south apron (Works Area WA1), Kai Tak, Kowloon (CEDD Contract No. ED/2018/01). Lot No .: \_\_\_\_

The site boundary, that is, the boundary of the area within which the powered mechanical equipment may be used and the prescribed construction work may be carried out is delineated on the attached plan which forms part of this construction noise permit.

- 2. \* PART/WHOLE of the site falls \* WITHIN/OUTSIDE a designated area.
- 3. Powered Mechanical Equipment
  - a. Items of powered mechanical equipment which may be used inside the site boundary :

| fication code of item of Description of item of<br>d mechanical equipment<br>(if applicable) |  |  |  |
|--|--|--|--|
|  | Generator, with Quality Powered Mechanical Equipment Label showing a Sound Power Level $\leq$ 93 dB(A)         | One  |  |
|  | Lorry, with crane, 5.5 tonne <gross 38="" td="" tonne<="" vehicle="" weight="" ≤=""><td>One</td></gross>       | One  |  |
| CNP 021  | Bar bender and cutter (electric)   | One  |  |
|  | Generator, with Quality Powered Mechanical Equipment Label showing a Sound Power Level $\leq 93 \text{ dB}(A)$ | One  |  |
|  | Welding machine (electric)   | Three  |  |
|  | nical equipment<br>icable)<br><br>CNP 021  | nical equipment       powered mechanical equipment         icable)       Generator, with Quality Powered Mechanical Equipment Label showing a Sound Power Level ≤93 dB(A)          Lorry, with crane, 5.5 tonne <gross td="" tonne<="" vehicle="" weight≤38="">         CNP 021       Bar bender and cutter (electric)          Generator, with Quality Powered Mechanical Equipment Label showing a Sound Power Level ≤93 dB(A)</gross> |  |

#### Validity of the construction noise permit for the use of the powered mechanical equipment:


| Date and time of commencement : |           |        | 09 September 2020 |            |        | at       | at 1900 hours   |          | urs     |        |       |     |     |       |         |         |
|---------------------------------|-----------|--------|-------------------|------------|--------|----------|-----------------|----------|---------|--------|-------|-----|-----|-------|---------|---------|
| Days and hours :                | 0000-2-   | 400 h  | ours              | on general | holida | y (inclu | iding Sunday),  | 0000-070 | 0 hours | and 19 | 00-2  | 400 | hou | IS OI | n any o | lay not |
| being a general                 | holiday   | [but   | note              | condition  | 3.d.1. | below    | for the operati | ng hours | within  | which  | the   | use | of  | the   | above   | listed  |
| powered mechani                 | cal equip | ment   | is all            | owed].     |        |          |                 |          |         |        |       |     |     |       |         |         |
| This part of the pa             | ermit exp | ires o | n:                |            | 06     | March    | 2021            | at       |         | 230    | 00 ho | urs |     |       |         |         |

c. One photograph, endorsed by the Authority, of each item of powered mechanical equipment described in this construction noise permit is required to be kept on the construction site and made available for inspection by the Authority.

Other conditions imposed on the use of the powered mechanical equipment : d. Refer to attached sheet.

4 Prescribed Construction Work


a. Type of prescribed construction work which may be carried out inside the site boundary :



b. Validity of the construction noise permit for the carrying out of the prescribed construction work:

| Date and time of commencement: |                  | Not applicable |    | Not applicable |  |
|--------------------------------|------------------|----------------|----|----------------|--|
| Days and hours:                | Not applicable.  |                |    |                |  |
|                                |                  |                |    |                |  |
| This part of the peri          | nit expires on : | Not applicable | at | Not applicable |  |

- c. Site layout plan(s), endorsed by the Authority, may be attached with the permit to indicate the locations permitted for the carrying out of prescribed construction work described in this permit. The layout plan(s) is(are) required to be kept on the construction site and made available for inspection by the Authority.
- Other conditions imposed on the carrying out of the prescribed construction work:



This construction noise permit or a copy thereof must be displayed on the construction site at all vehicular entrances for public 5 information.

- 2 -

Dated this 03rd day of September 20 20

Signed : (TANG Wai-man, Lisa)

for Authority

\* Delete as necessary

EPD76A(s)

[第5(a)條]

表格3 噪音管制條例 (第400章) 第8(9)條

### 建築嗓音許可證 為進行建築工程(撞擊式打樁除外) 而使用機動設備及/或進行訂明建築工程

#### 建築噪音許可證編號: GW-RE0735-20

### 致: PENTA - OCEAN CONSTRUCTION CO., LTD.

本建築噪音許可證是按照《噪音管制條例》第8條的規定而發出的。現准予使用機動設備以進行 撞擊式打樁工程以外的建築工程及/或進行訂明建築工程,但須受以下條件規限。若不按照該等 條件進行建築工程,許可證可遭撤銷,而且會受到檢控。

條件

1. 可使用機動設備及/或進行訂明建築工程的建築地盤:

詳細地址: 九龍啟德啟德發展計劃-前跑道及南面停機坪第四期基礎設施(工作地區WA1) (土木工程拓

地段編號:

---

展署合約編號ED/2018/01)。

地盤範圍(即可使用機動設備及進行訂明建築工程的地方範圍)已描劃於夾附的圖則上,而該 圖則是本建築噪音許可證的一部分。

- 2. 該地盤部分/全部\*位於指定範圍之內/外\*。
- 3. 機動設備
  - a. 在地盤範圍內可使用的各項機動設備:

| 各項機動設備的識辨代碼<br>(如適用的話) |         |  |    |  |  |
|------------------------|---------|--|----|--|--|
| <u>A組</u>              |         | 發電機,備有優質機動設備標籤顯示聲功率級≦93分貝(A)<br>吊臂貨車,5.5噸<總重量≦ 38噸 | 壹壹 |  |  |
| B 組                    | CNP 021 | 鋼筋彎曲機及切割機 (電動)<br>發電機,備有優質機動設備標籤顯示聲功率級≤93分貝(A)     | 壹  |  |  |
| - 101                  |         | 焊接機 (電動)   | 叁  |  |  |

b. 可使用機動設備的建築噪音許可證有效期:

|    | 生效日期及時間:                     | 二零二零年九月九日       | 下午七時   |
|----|------------------------------|-----------------|--|
|    | 日期及時間: 公眾假日(包括星)             | 期日)的凌晨零時至晚上十二時  | <b>持</b> ,公眾假日以外的任何一日  |
|    | 凌晨零時至上午七時及下午七時               | 至晚上十二時【但須注意條件   | ‡3.d.1.有關可以使用上列機   |
|    | 動設備的時間】。                     |                 |  |
|    | 此部分許可證屆滿日期及時間:               | 二零二一年三月六日<br>日期 | <u>晚上十一時</u><br>時間   |
| c. | 建築地盤須備有本建築噪音許可<br>等照片須經監督認可。 |                 | <ul> <li>A state of the second se<br/>second second s<br/>second second se</li></ul> |

d. 規限使用機動設備的其他條件:

參見附頁。

a. 在地盤範圍內可進行的訂明建築工程:

4. 訂明建築工程

b.

| 訂明建築工程的識辨代碼   | 訂明建築工程的類別的說明 |
|---------------|--------------|
|               | 不適用          |
|               |              |
| 「進行訂明建築工程的建築」 | 噪音許可證有效期:    |
| 上效日期及時間: 不適用  |              |
| 日期及時間: 不適用。   |              |

此部分許可證屆滿日期及時間:<u>不適用</u> 日期 時間

- c. 本許可證可夾附經監督認可的地盤圖則,以顯示本許可證准予進行訂明建築工程的地點。 該地盤圖則須存放於建築地盤供監督隨時查看。
- d. 規限進行訂明建築工程的其他條件:



5. 本建築噪音許可證或其副本必須展示於建築地盤的所有車輛入口處,給予公眾人士參閱。

- 2 -

日期:2020 年 09 月 03 日



\* 刪去不適用者

EPD76B(s)

## Page 1 of 1

# Sheet Attached to Construction Noise Permit No. GW-RE0735-20

3.d. Other conditions imposed on the use of the powered mechanical equipment:

1. The powered mechanical equipment listed in condition 3.a. shall only be operated during the hours shown below:

| General holiday including Sunday    | 0700 – 1900 hours |  |
|-------------------------------------|-------------------|--|
| Any day not being a general holiday | 1900 – 2300 hours |  |

2. Only one group of the powered mechanical equipment listed in condition 3.a. shall be allowed to operate at any time.

Signed : (TANG Wai-man, Lisa)

for Authority

# 建築噪音許可證 編號 GW-RE0735-20 的附頁

# 3.d. 規限使用機動設備的其他條件:

1. 祇可於以下時間內使用列在條件 3.a. 內的機動設備:

| 公眾假日包括星期日   | 上午七時至下午七時  |
|-------------|------------|
| 公眾假日以外的任何一日 | 下午七時至晚上十一時 |

2. 在任何時間內, 祇可使用列在條件 3.a. 內其中一組機動設備。



Photograph(s) attached to Construction Noise Permit No. <u>GW-RE0735-20</u> 建築噪音許可證編號: <u>GW-RE0735-20</u>的照片



Generator, with Quality Powered Mechanical Equipment Label showing a Sound Power Level ≤93 dB(A) 發電機,備有優質機動設備標籤顯示聲功率級≤93 分貝(A)





CNP 021 Bar bender and cutter (electric) 鋼筋彎曲機及切割機 (電動)






Lorry, with crane, 5.5 tonne<gross vehicle weight≦38 tonne 吊臂貨車, 5.5 噸<總重量 ≦ 38 噸



Welding machine (electric) 焊接機(電動)



#### FORM 3

[reg.5(a)]

NOISE CONTROL ORDINANCE (Chapter 400) SECTION 8(9)

### CONSTRUCTION NOISE PERMIT FOR THE USE OF POWERED MECHANICAL EQUIPMENT FOR THE PURPOSE OF CARRYING OUT CONSTRUCTION WORK OTHER THAN PERCUSSIVE PILING AND/OR THE CARRYING OUT OF PRESCRIBED CONSTRUCTION WORK

#### CONSTRUCTION NOISE PERMIT NO. GW-RE0869-20

#### To: PENTA - OCEAN CONSTRUCTION CO., LTD.

This construction noise permit is issued in accordance with section 8 of the Noise Control Ordinance. Permission is granted for the use of powered mechanical equipment for the purpose of carrying out construction work other than percussive piling and/or the carrying out of prescribed construction work, subject to the conditions set out below. The carrying out of construction work otherwise than in accordance with the conditions may result in the permit being cancelled and in a prosecution for an offence.

#### CONDITIONS

 Construction site where the powered mechanical equipment and/or prescribed construction work may be employed: Full address : Kai Tak Development – Stage 4 infrastructure at the former runway and south apron (Work Area Part 1), Kai Tak, Kowloon (CEDD Contract No. ED/2018/01). Lot No.: ---

The site boundary, that is, the boundary of the area within which the powered mechanical equipment may be used and the prescribed construction work may be carried out is delineated on the attached plan which forms part of this construction noise permit.

- 2. \* PART/WHOLE of the site falls \* WITHIN/OUTSIDE a designated area.
- 3. Powered Mechanical Equipment
  - a. Items of powered mechanical equipment which may be used inside the site boundary :

| Identification code of item of<br>powered mechanical equipment<br>(if applicable) | Description of item of<br>powered mechanical equipment | No. of units |
|---|--|--------------|
| *   | Refer to attached sheet.                               |              |
| *   |  |              |
|   |  |              |
|   |  |              |
|   |  |              |
|   |  |              |
|   |  |              |

b. Validity of the construction noise permit for the use of the powered mechanical equipment:

 Date and time of commencement :
 20 October 2020
 at
 1900 hours

 Days and hours :
 0000-2400 hours on general holiday (including Sunday), 0000-0700 hours and 1900-2400 hours on any day not

 being a general holiday [but note condition 3.d.1. below for the operating hours within which the use of the above listed

 powered mechanical equipment is allowed].

 This part of the permit expires on :
 08 April 2021
 at
 2300 hours

c. One photograph, endorsed by the Authority, of each item of powered mechanical equipment described in this construction noise permit is required to be kept on the construction site and made available for inspection by the Authority.

 Other conditions imposed on the use of the powered mechanical equipment : Refer to attached sheet.

- 1 - - -

#### 4. Prescribed Construction Work

a. Type of prescribed construction work which may be carried out inside the site boundary :

| Identification code of type of prescribed construction work | Description of type of<br>prescribed construction work |
|---|--|
|   | Not applicable   |
|   |  |
|   |  |

b. Validity of the construction noise permit for the carrying out of the prescribed construction work:

| Date and time of commencement: |                  | Not applicable |    | Not applicable |
|--------------------------------|------------------|----------------|----|----------------|
| Days and hours:                | Not applicable.  |                |    |                |
|                                |                  |                |    |                |
|                                | nit expires on : | Not applicable | at | Not applicable |

c. Site layout plan(s), endorsed by the Authority, may be attached with the permit to indicate the locations permitted for the carrying out of prescribed construction work described in this permit. The layout plan(s) is(are) required to be kept on the construction site and made available for inspection by the Authority.

d. Other conditions imposed on the carrying out of the prescribed construction work:

 This construction noise permit or a copy thereof must be displayed on the construction site at all vehicular entrances for public information.

- 2 -

Dated this 16<sup>th</sup> day of October 20 20

| Signed : | R                    |  |
|----------|----------------------|--|
| Signed   | (TANG Wai-man, Lisa) |  |
|          | for Authority        |  |

Delete as necessary

[第5(a)條]

表格3 噪音管制條例 (第400章) 第8(9)條

### 建築噪音許可證 為進行建築工程(撞擊式打樁除外) 而使用機動設備及/或進行訂明建築工程

建築噪音許可證編號: GW-RE0869-20

### 致: PENTA - OCEAN CONSTRUCTION CO., LTD.

本建築噪音許可證是按照《噪音管制條例》第8條的規定而發出的。現准予使用機動設備以進行 撞擊式打樁工程以外的建築工程及/或進行訂明建築工程,但須受以下條件規限。若不按照該等 條件進行建築工程,許可證可遭撤銷,而且會受到檢控。

條件

1. 可使用機動設備及/或進行訂明建築工程的建築地盤:

詳細地址:九龍啟德啟德發展計劃-前跑道及南面停機坪第四期基礎設施(工作地區第1部分)(土木工程


地段編號:

---

拓展署合約編號ED/2018/01)。

地盤範圍(即可使用機動設備及進行訂明建築工程的地方範圍)已描劃於夾附的圖則上,而該 圖則是本建築噪音許可證的一部分。

- 2. 該地盤部分/全部\*位於指定範圍之內/外\*。
- 3. 機動設備
  - a. 在地盤範圍內可使用的各項機動設備:



| b. | 可使用機動設備的建築噪音許可證  | <b>者</b> 有效期:  |                  |       |
|----|------------------|--|------------------|-------|
|    | 生效日期及時間:         | 二零二零年十月二十日   | 下午七時             |       |
|    | 日期及時間: 公眾假日(包括星期 | 目日)的凌晨零時至晚上十二日   | 寺,公眾假日以 <b>外</b> | 的任何一日 |
|    | 凌晨零時至上午七時及下午七時至  | <b>E晚上十二時</b> 【但須注意條                                     | 牛3.d.1.有關可以      | 使用上列機 |
|    | 動設備的時間】。         |  |                  |       |
|    | 此部分許可證屆滿日期及時間:   | 二零二一年四月八日  | 晚上十一時            |       |
|    |                  | 日期   | 時間               |       |
|    |                  | and the first first take only they are the same that the |                  |       |

c. 建築地盤須備有本建築噪音許可證所述每件機動設備的照片各一幀,供監督隨時查看;該 等照片須經監督認可。

-1-

d. 規限使用機動設備的其他條件:

參見附頁。

EPD76B(s)

4. 訂明建築工程

a. 在地盤範圍內可進行的訂明建築工程:

| 1      |  |              |           |             |                   |           |      |               |            | 的說明              |              |
|--------|--|--------------|-----------|-------------|-------------------|-----------|------|---------------|------------|------------------|--------------|
|        |  |              |           | 不           | 適用                |           |      |               |            |                  |              |
|        |  |              |           |             |                   |           |      |               |            |                  | -            |
|        |  |              |           |             |                   |           |      |               |            |                  |              |
| l<br>b | 可進行訂明                                  | 建筑工程         | 的建筑       | 1. 品 立      | <u></u><br>許可 證 相 | 一一一       |      |               |            |                  |              |
|        | 生效日期及                                  |              |           |             | 口口记记              | 1 XX 90 · |      |               |            |                  |              |
|        | 日期及時間                                  | *****        |           |             |                   |           |      |               |            | ÷                | ••••••••     |
|        |  |              |           |             |                   |           |      |               |            |                  |              |
|        | 此部分許可                                  | 證屆滿E         | 期及時       | 寺間:         |                   |           | 不    | 適用            |            |                  |              |
|        |  | tr 114 /m H4 | - 10 - 11 | T 45 44     |                   |           |      | a 1 (a. = + 4 | 時間         | 7. Ja . Andre // |              |
|        | <del>本許可證可?</del><br>该地盤圖則?            |              |           |             |                   |           | 本許可證 | 准于理           | 行訂明        | 建築工程             | 呈的地黑         |
| d. 🕴   | 現限進行訂明                                 | 明建築工         | 程的其       | <b>t</b> 他條 | 件:                |           |      |               |            |                  |              |
|        |  |              | 8-2-1     |             |                   | 2         |      | 2             |            |                  |              |
|        |  |              |           |             |                   |           |      |               |            |                  |              |
|        |  |              |           |             |                   |           |      |               |            |                  |              |
|        |  |              |           |             |                   |           |      |               |            |                  |              |
|        |  |              |           |             |                   |           |      |               |            |                  |              |
|        | ······································ |              |           |             |                   |           |      |               |            |                  |              |
| 本建     | 築噪音許可                                  | 證或其畐         | 川本必須      | 夏展示         | 於建築地              | 一         | 有車輛入 | 、口處,          | 給予公        | 眾人士爹             | ≥閱。          |
| 本建     | 築噪音許可                                  | 證或其畐         | 川本必須      | 夏展示         | 於建築地              | 一 盤的所     | 有車輛人 | 、口處,          | 給予公        | 眾人士爹             | 多閱。          |
| 本建     | 築噪音許可                                  | 證或其畐         | 川本必須      | 頁展示         | 於建築地              | 一盤的所      | 有車輛人 | 、□處,          | 給予公        | 眾人士會             | 多閱。          |
| 本建     | 築噪音許可                                  | 證或其畐         | 川本必須      | 貫展示         | 於建築地              | 上盤的所      | 有車輛入 | 、口處,          | 給予公        | 眾人士多             | 多閔。          |
| 本建     | 築噪音許可                                  | 證或其畐         | 1本必須      | 夏展示         | 於建築地              | 一 整的所     | 有車輛入 | 、□處,          | 給予公        | 眾人士纟             | 多閱。          |
| 本 建    | 築噪音許可                                  | 證或其畐         | 川本必須      | 員展示         | 於建築地              | 也盤的所      | 有車輛入 | (口處 ,         | 給予公        | 眾人士多             | 多関。          |
|        |  |              |           |             |                   |           | 有車輛入 | 、口處,          | 给予公        | 眾人士會             | 参 <b>閲</b> 。 |
|        | 築噪音許可<br>: 20 20                       |              |           |             |                   |           | 有車輛人 | 、□處,          | 給予公        | 眾人士纟             | 参関。          |
|        |  |              |           |             |                   |           | 有車輛人 | 、口處,          | 给予公        | 眾人士              | 参閱。          |
|        |  |              |           |             |                   |           | 有車輛人 | 、口處,          | <u>給予公</u> | 眾人士≰             | 参 <b>関。</b>  |
|        |  |              |           |             |                   |           |      | 、口處,          | 給予公        | 眾人士<br>(1)       | 参閱。          |
| 日期     | : 20 20                                |              |           |             |                   | E         |      | (口處,          | 慧敏         | ٣<br>٣           |              |
| 日期     |  |              |           |             |                   | E         |      | ,             | 慧敏         | 鄧                |              |
| 日期     | : 20 20                                |              |           |             |                   | E         |      | 、口處,          | 慧敏         | ٣<br>٣           |              |
| 日期     | : 20 20                                |              |           |             |                   | E         |      | (□處,          | 慧敏         | ٣<br>٣           |              |
| 日期     | : 20 20                                |              |           |             |                   | E         |      | (口處 ,         | 慧敏         | ٣<br>٣           |              |

Page 1 of 2

# Sheet Attached to Construction Noise Permit No. GW-RE0869-20

3.a. Items of powered mechanical equipment which may be used inside the site boundary :


| Identification code of item<br>of powered mechanical<br>equipment (if applicable) |         | Description of item of powered mechanical equipment  | No. of units |
|---|---------|--|--------------|
| <u>Group A</u>  |         | Generator, with Quality Powered Mechanical<br>Equipment Label showing a Sound Power Level $\leq$ 95<br>dB(A) | One          |
|   | CNP 166 | Piling, large diameter bored, reverse circulation drill  | Two          |
|   |         | Air compressor, with Noise Emission Label showing a Sound Power Level of $\leq 104 \text{ dB}(A)$            | Two          |
|   |         | Power pack (diesel)  | One          |
|   |         | Wastewater treatment plant   | One          |
|   | CNP 283 | Water pump, submersible (electric)   | Four         |
|   |         | Welding machine (electric)   | Two          |
| <u>Group B</u>  |         | Generator, with Quality Powered Mechanical<br>Equipment Label showing a Sound Power Level $\leq 95$<br>dB(A) | One          |
|   |         | Welding machine (electric)   | Five         |
|   | CNP 048 | Crane, mobile (diesel)   | One          |
| <u>Group C</u>  | -       | Generator, with Quality Powered Mechanical<br>Equipment Label showing a Sound Power Level $\leq 95$<br>dB(A) | One          |
| 81  | CNP 048 | Crane, mobile (diesel)   | One          |
|   | CNP 044 | Concrete lorry mixer   | One          |
|   |         | Wastewater treatment plant   | One          |
|   | CNP 283 | Water pump, submersible (electric)   | Two          |
| Group D   | CNP 165 | Piling, large diameter bored, oscillator   | One          |
|   | ,       | Power pack (diesel)  | One          |

# 建築噪音許可證 編號 GW-RE0869-20 的附頁

## 3.a. 在地盤範圍內可使用的各項機動設備:

| 各項機動設備的識辨代碼<br>(如適用的話) |         | 各項機動設備的說明                          |   |
|------------------------|---------|------------------------------------|---|
| <u>A 組</u>             |         | 發電機,備有優質機動設備標籖顯示聲功率級≦95 分<br>貝(A)  | 壹 |
|                        | CNP 166 | 大直徑鑽孔樁,循環式鑽機                       | 貢 |
|                        |         | 空氣壓縮機,備有噪音標籤顯示聲功率級≦104分貝(A)        | 漬 |
|                        |         | 油渣動力供應器                            | 壹 |
|                        | 177     | 污水處理器                              | 壹 |
|                        | CNP 283 | 潛水泵 (電動)                           | 肆 |
|                        | '       | 焊接機 (電動)                           | 漬 |
| <u>B組</u>              |         | 發電機,備有優質機動設備標籤顯示聲功率級≦95 分<br>貝 (A) | 壹 |
|                        |         | 焊接機 (電動)                           | 伍 |
|                        | CNP 048 | 起重機,流動 (油渣)                        | 壹 |
| <u>C組</u>              |         | 發電機,備有優質機動設備標籤顯示聲功率級≦95 分<br>目 (A) | 壹 |
|                        | CNP 048 | 起重機,流動 (油渣)                        | 壹 |
|                        | CNP 044 | 混凝土攪拌車                             | 壹 |
|                        |         | 污水處理器                              | 壹 |
|                        | CNP 283 | 潛水泵 (電動)                           | 熕 |
| D組                     | CNP 165 | 大直徑鑽孔樁,擺動機                         | 壹 |
|                        |         | 油渣動力供應器                            | 壹 |

Signed : (TANG Wai-man, Lisa) for Authority



# Sheet Attached to Construction Noise Permit No. <u>GW-RE0869-20</u>

## 3.d. Other conditions imposed on the use of the powered mechanical equipment:

1. The powered mechanical equipment listed in condition 3.a shall only be operated during the hours shown below:

| General holiday including Sunday    | 0900 – 2300 hours |  |
|-------------------------------------|-------------------|--|
| Any day not being a general holiday | 1900 – 2300 hours |  |

2. Only one group of the powered mechanical equipment listed in condition 3.a shall be allowed to operate at any time.

Signed :

(TANG Wai-man, Lisa) for Authority

# 建築噪音許可證 編號 GW-RE0869-20 的附頁

# 3.d. 規限使用機動設備的其他條件:

1. 祇可於以下時間內使用列在條件 3.a 內的機動設備:

| 公眾假日包括星期日   | 上午九時至晚上十一時 |
|-------------|------------|
| 公眾假日以外的任何一日 | 下午七時至晚上十一時 |

# 2. 在任何時間內, 祇可使用列在條件 3. a. 內其中一組機動設備。

簽署 監督 (鄧慧敏 代行)

Photograph(s) attached to Construction Noise Permit No. <u>GW-RE0869-20</u> 建築噪音許可證編號: <u>GW-RE0869-20</u> 的照片



Generator, with Quality Powered Mechanical Equipment Label showing a Sound Power Level ≤95 dB(A) 發電機,備有優質機動設備標籤顯示聲功率級≤95 分貝(A)





CNP 166 Piling, large diameter bored, reverse circulation drill 大直徑鑽孔樁,循環式鑽機

# Photograph(s) attached to Construction Noise Permit No. <u>GW-RE0869-20</u> 建築噪音許可證編號: <u>GW-RE0869-20</u>的照片



Air compressor, with Noise Emission Label showing a Sound Power Level of  $\leq 104 \text{ dB}(A)$ 空氣壓縮機,備有噪音標籤顯示聲功率級 $\leq 104 \text{ 分貝}(A)$ 



Power pack (diesel) 油渣動力供應器



Photograph(s) attached to Construction Noise Permit No. <u>GW-RE0869-20</u> 建築噪音許可證編號: <u>GW-RE0869-20</u> 的照片




Wastewater treatment plant 污水處理器



CNP 283 Water pump, submersible (electric) 潛水泵 (電動)

# Photograph(s) attached to Construction Noise Permit No. <u>GW-RE0869-20</u> 建築噪音許可證編號: <u>GW-RE0869-20</u>的照片



Welding machine (electric) 焊接機 (電動)




CNP 048 Crane, mobile (diesel) 起重機,流動(油渣) Photograph(s) attached to Construction Noise Permit No. <u>GW-RE0869-20</u> 建築噪音許可證編號: <u>GW-RE0869-20</u>的照片



CNP 044 Concrete lorry mixer 混凝土攪拌車



CNP 165 Piling, large diameter bored, oscillator 大直徑鑽孔樁,擺動機



### FORM 3 NOISE CONTROL ORDINANCE (Chapter 400) SECTION 8(9)

[reg.5(a)]

### CONSTRUCTION NOISE PERMIT FOR THE USE OF POWERED MECHANICAL EQUIPMENT FOR THE PURPOSE OF CARRYING OUT CONSTRUCTION WORK OTHER THAN PERCUSSIVE PILING AND/OR THE CARRYING OUT OF PRESCRIBED CONSTRUCTION WORK

#### CONSTRUCTION NOISE PERMIT NO. GW-RE0991-20

#### To: PENTA - OCEAN CONSTRUCTION CO., LTD.

This construction noise permit is issued in accordance with section 8 of the Noise Control Ordinance. Permission is granted for the use of powered mechanical equipment for the purpose of carrying out construction work other than percussive piling and/or the carrying out of prescribed construction work, subject to the conditions set out below. The carrying out of construction work otherwise than in accordance with the conditions may result in the permit being cancelled and in a prosecution for an offence.

#### CONDITIONS

 Construction site where the powered mechanical equipment and/or prescribed construction work may be employed : Full address : Kai Tak Development – Stage 4 infrastructure at the former runway and south apron (Works Area Part 2A), Kai Tak,

Kowloon (CEDD Contract No. ED/2018/01). Lot No.: ---

The site boundary, that is, the boundary of the area within which the powered mechanical equipment may be used and the prescribed construction work may be carried out is delineated on the attached plan which forms part of this construction noise permit.

- 2. \* PART/WHOLE of the site falls \* WITHIN/OUTSIDE a designated area.
- 3. Powered Mechanical Equipment
  - a. Items of powered mechanical equipment which may be used inside the site boundary :

| Identification code of item of<br>powered mechanical equipment<br>(if applicable) | Description of item of powered mechanical equipment | No. of units |
|---|---|--------------|
|   | Refer to attached sheet.                            |              |
|   |   |              |

b. Validity of the construction noise permit for the use of the powered mechanical equipment:

| Date and time of commencement :      | 26                 | November 2020         | at              | 2300 hours        |                     |
|--------------------------------------|--------------------|-----------------------|-----------------|-------------------|---------------------|
| Days and hours : 0000-2400 hours     | on general holiday | y (including Sunday), | 0000-0700 hour  | s and 1900-2400 h | ours on any day not |
| being a general holiday [but note    | Condition 3.d.1.   | below for the operat  | ing hours withi | n which the use   | of the above listed |
| powered mechanical equipment is all  | lowed].            |                       |                 |                   |                     |
| This part of the permit expires on : | 25 N               | May 2021              | at              | 0700 hours        |                     |

c. One photograph, endorsed by the Authority, of each item of powered mechanical equipment described in this construction noise permit is required to be kept on the construction site and made available for inspection by the Authority.

- 1 -

d. Other conditions imposed on the use of the powered mechanical equipment :

Refer to attached sheet.

#### 4. Prescribed Construction Work

a. Type of prescribed construction work which may be carried out inside the site boundary:

| Identification code of type of prescribed construction work | Description of type of<br>prescribed construction work |
|---|--|
|   | Not applicable   |
|   |  |
|   |  |
|   |  |

b. Validity of the construction noise permit for the carrying out of the prescribed construction work:

| Date and time of commencement:  | Not applicable | at | Not applicable |
|---------------------------------|----------------|----|----------------|
| Days and hours: Not applicable. |                |    |                |
|                                 |                |    |                |
|                                 |                |    |                |

c. Site layout plan(s), endorsed by the Authority, may be attached with the permit to indicate the locations permitted for the carrying out of prescribed construction work described in this permit. The layout plan(s) is(are) required to be kept on the construction site and made available for inspection by the Authority.

d. Other conditions imposed on the carrying out of the prescribed construction work:


 This construction noise permit or a copy thereof must be displayed on the construction site at all vehicular entrances for public information.

- 2 -

Dated this 23<sup>rd</sup> day of November 20 20

Signed : (TANG Wai-man, Lisa) for Authority

\* Delete as necessary



b. 可使用機動設備的建築噪音許可證有效期:

 生效日期及時間:
 二零二零年十一月二十六日
 晚上十一時

 日期及時間:
 公眾假日(包括星期日)的凌晨零時至晚上十二時,公眾假日以外的任何一日

 凌晨零時至上午七時及下午七時至晚上十二時【但須注意條件3.d.1.有關可以使用上列機

 動設備的時間】。

 此部分許可證屆滿日期及時間:
 二零二一年五月二十五日
 上午七時

 日期
 時間

c. 建築地盤須備有本建築噪音許可證所述每件機動設備的照片各一幀,供監督隨時查看;該 等照片須經監督認可。

- 1 -

d. 規限使用機動設備的其他條件:

參見附頁。

\* 删去不適用者

日期:2020 年 11 月 23 日

簽署:

- 2 - '

監督

(鄧慧敏 代行)

## Page 1 of 2

# Sheet Attached to Construction Noise Permit No. GW-RE0991-20


3.a. Items of powered mechanical equipment which may be used inside the site boundary :

| Identification code of item<br>of powered mechanical<br>equipment (if applicable) |   | Description of item of powered mechanical equipment  | No. of units |  |
|---|---|--|--------------|--|
| <u>Group A</u>  |   | Lorry, with aerial platform, 5.5 tonne <gross <math="" vehicle="" weight="">\leq 38 tonne</gross>                    | One          |  |
|   |   | Lorry, with crane, 5.5 tonne <gross td="" tonne<="" vehicle="" weight≤38=""><td>One</td></gross>                     | One          |  |
|   |   | Generator, with Quality Powered Mechanical Equipment<br>Label showing a Sound Power Level of $\leq 94 \text{ dB}(A)$ | One          |  |
|   |   | Welding machine (electric)   | Two          |  |
| 5.<br>  |   | Drill, hand-held (battery)   | One          |  |
| <u>Group B</u>  | _ | Lorry, with aerial platform, 5.5 tonne <gross <math="" vehicle="" weight="">\leq 38 tonne</gross>                    | Two          |  |

# 建築噪音許可證 編號 GW-RE0991-20 的附頁

# 3.a. 在地盤範圍內可使用的各項機動設備:

| 各項機動設備的識辨代碼<br>(如適用的話) |  | 各項機動設備的說明                    |   |
|------------------------|--|------------------------------|---|
| A組                     |  | 升降台貨車,5.5 噸<總重量≤38 噸         | 壹 |
|                        |  | 吊臂貨車,5.5 噸<總重量≤38 噸或         | 壹 |
|                        |  | 發電機,備有優質機動設備標籤顯示聲功率級≦94分貝(A) | 壹 |
|                        |  | 焊接機 (電動)                     | 熕 |
|                        |  | 鑽,手提型 (乾電池)                  | 壹 |
| <u>B組</u>              |  | 升降台貨車,5.5 噸<總重量≤38 噸         | 漬 |



Signed : (TANG Wai-man, Lisa) for Authority

### Page 2 of 2

## Sheet Attached to Construction Noise Permit No. GW-RE0991-20

3.d. Other conditions imposed on the use of the powered mechanical equipment:

1. The powered mechanical equipment listed in condition 3.a shall only be operated during the hours shown below:

| Any day | 2300 - 0700 hours on next day |
|---------|-------------------------------|
|---------|-------------------------------|

- 2. Only one group of the powered mechanical equipment listed in condition 3.a shall be allowed to operate at any time.
- The powered mechanical equipment covered by this permit shall not be operated when any powered mechanical equipment covered by Construction Noise Permit No. GW-RE0639-20 (CEC - CCC JOINT VENTURE) is being operated.

Signed (TANG Wai-man, Lisa) for Authority

# 建築噪音許可證 編號 GW-RE0991-20 的附頁

## 3.d. 規限使用機動設備的其他條件:

1. 祇可於以下時間內使用列在條件 3. a 內的機動設備:

任何一日 晚上十一時 至 翌日上午七時

- 2. 在任何時間內, 祇可使用列在條件 3. a. 内其中一組機動設備。
- 當建築噪音許可證編號 GW-RE0639-20 (大陸工程 捷章建築聯營) 所載列的機動設備在 使用時,不可使用本許可證內所載列的機動設備。



Photograph(s) attached to Construction Noise Permit No. <u>GW-RE0991-20</u> 建築噪音許可證編號 <u>GW-RE0991-20</u>的照片



Lorry, with aerial platform, 5.5 tonne<gross vehicle weight≦38 tonne 升降台貨車, 5.5噸<總重量≦38噸


7





Lorry, with crane, 5.5 tonne<gross vehicle weight≦38 tonne 吊臂貨車, 5.5噸<總重量≦38噸

## Photograph(s) attached to Construction Noise Permit No. <u>GW-RE0991-20</u> 建築噪音許可證編號 <u>GW-RE0991-20</u>的照片




Generator, with Quality Powered Mechanical Equipment Label showing a Sound Power Level of  $\leq 94 \text{ dB}(A)$  發電機,備有優質機動設備標籤顯示聲功率級 $\leq 94$ 分貝(A)






Welding machine (electric) 焊接機 (電動) Photograph(s) attached to Construction Noise Permit No. <u>GW-RE0991-20</u> 建築噪音許可證編號 <u>GW-RE0991-20</u>的照片



Drill, hand-held (battery) 鑽,手提型 (乾電池)



|  | NOISE CONTROL ORDINANCE<br>(Chapter 400)<br>SECTION 8(9)  | [reg.ɔ(a)]   |                            | d Construction Work<br>e of prescribed construction work w     | hich may be carried out inside the site bound  | ary:   |
|--|---|--|----------------------------|--|--|--|
| MECHA<br>CONSTR  | STRUCTION NOISE PERMIT FOR THE USE OF POWERED<br>NICAL EQUIPMENT FOR THE PURPOSE OF CARRYING O<br>UCTION WORK OTHER THAN PERCUSSIVE PILING AND<br>CARRYING OUT OF PRESCRIBED CONSTRUCTION WORK  | UT<br>/OR  |                            | Identification code of type of<br>prescribed construction work |  | ion of type of<br>onstruction work                 |
| CONSTRUCTION NOISE   | PERMIT NO. <u>GW-RE1012-20</u>  |  | · · · · · ·                | 7  |  |  |
| To : PENTA-OCEAN CO  | NETRUCTION CO. LTD  |  |                            |  |  |  |
| This construction noise permit is<br>powered mechanical equipment f<br>prescribed construction work, sub | issued in accordance with section 8 of the Noise Control Ordinance. Permission<br>or the purpose of carrying out construction work other than percussive piling a<br>ect to the conditions set out below. The carrying out of construction work otherwi | n is granted for the use of and/or the carrying out of | b. Vali                    | lity of the construction value nermi                           | t for the carrying out of the prescribed constru   |  |
| the conditions may result in the pe  | rmit being cancelled and in a prosecution for an offence.<br>CONDITIONS   |  | Date                       | and time of commencement :                                     | and the second | at Not applicable                                  |
| Full address: Kai Tak Develo   | owered mechanical equipment and/or prescribed construction work may be employe<br>opment Stage 4 infrastructure at the former runway and south apron (Work Area<br>8/01). Lot No.:  | Part 3), Kai Tak, Kowloon                              | This<br>c. <del>Site</del> | part of the permit expires on :                                | Not applicable hority, may be attached with the permit to in   |  |
| The site boundary, that is, th   | te boundary of the area within which the powered mechanical equipment may b<br>ried out is delineated on the attached plan which forms part of this construction nois   | e used and the prescribed                              | made                       | available for inspection by the Au                             | thority.   |  |
|  | alls * WITHIN/OUTSIDE a designated area.  | e permit.  | d. Othe                    | 50 (1980)  | g out of the prescribed construction work:   |  |
| 3. Powered Mechanical Equipm   |   | <i>A</i>   |                            |  |  |  |
|  | nical equipment which may be used inside the site boundary :  |  |                            |  |  |  |
| Identification code of<br>powered mechanical ed<br>(if applicable)                                       | Description of item of  | No. of units   |                            |  |  |  |
|  | Refer to attached sheet   |  | 5. This cons               |  |  | at all vehicular entrances for public information. |
|  | on noise permit for the use of the powered mechanical equipment:<br>ncement :27 November 2020 at190   | 0 hours  | Dated thi                  | s 23 <sup>rd</sup> day of <u>November</u>                      | r2020  |  |
| day not being a genera   | 2400 hours on general holidays (including Sundays), 0000-0700 hours and<br>I holiday [but note condition 3.d.1. below for the operating hours within wh   | 1900-2400 hours on any<br>ich the use of the above     |                            |  | Signed :   | R  |
|  | ical equipment is allowed].<br>:pires on :25 May 2021at230  |  |                            |  |  | (TANG Wai-man, Lisa)<br>for Authority              |
| c. One photograph, endors  | ed by the Authority, of each item of powered mechanical equipment described<br>ept on the construction site and made available for inspection by the Authority.   | The second second second second second                 | * Delete as r              | ecessary   | 2  | jor manor ny                                       |
| d. Other conditions impose   | d on the use of the powered mechanical equipment:   |  |                            |  |  |  |
| 1. The powered mecha   | anical equipment listed in condition 3.a. shall only be operated during the he  | ours shown below:                                      |                            |  |  |  |
|  | (including Sunday) 0700 – 1900 hours  |  |                            |  |  |  |
| Any day not bein   | ng a general holiday 1900 – 2300 hours  |  |                            |  |  |  |
| 2. Only one group of t   | he powered mechanical equipment listed in condition 3.a. shall be allowed t   | o operate at any time.                                 |                            |  |  | e.   |
| EPD76A(s)  | - 1,-   |  |                            | а<br>19  | -2-  |  |
|  |   |  |                            |  |  |  |

### [第5(a)條]

表格3 噪音管制條例 (第400章) 第8(9)條

### 建築噪音許可證 為進行建築工程(撞擊式打樁除外) 而使用機動設備及/或進行訂明建築工程

# 建築噪音許可證編號: <u>GW-RE1012-20</u>

致: PENTA-OCEAN CONSTRUCTION CO., LTD.

本建築噪音許可證是按照《噪音管制條例》第8條的規定而發出的。現准予使用機動設備以進行撞擊式打樁工程以外的建築工程及/或進行訂明建築工程,但須受以下條件規限。若不按照該等條件進行建築工程,許可證可遭撤銷,而且會受到檢控。

條件

1. 可使用機動設備及/或進行訂明建築工程的建築地盤:

詳細地址: 九龍啟德啟德發展計劃-前跑道及南面停機抨第四期基礎設施(工作地區第3部分)

地盤範圍(即可使用機動設備及進行訂明建築工程的地方範圍)已描劃於夾附的圖則上,而該圖 則是本建築嗓音許可證的一部分。

2. 該地盤部分/全部\*位於指定範圍之內/外\*。

### 3. 機動設備

EPD76B(s)

a. 在地盤範圍內可使用的各項機動設備:

| 各項機動設備的識辨代碼<br>(如適用的話) | 各項機動設備的說明 | 數目 |
|------------------------|-----------|----|
|                        | 参見附頁      |    |
|                        |           |    |

b. 可使用機動設備的建築噪音許可證有效期:

生效日期及時間: 二零二零年十一月二十七日下午七時

日期及時間: 公眾假日(包括星期日)的凌晨零時至晚上十二時,公眾假日以外的任何一日 凌晨零時至上午七時及下午七時至晚上十二時【但須注意條件3.d.1.有關可以使用上列機 動設備的時間】。

時間

c. 建築地盤須備有本建築噪音許可證所述每件機動設備的照片各一幀,供監督隨時查看;該 等照片須經監督認可。

日期


- d. 規限使用機動設備的其他條件:
  - 1. 祇可於以下時間內使用列在條件3.a. 內的機動設備:

| 公眾假日(包括星期日) | 上午七時至下午七時  |
|-------------|------------|
| 公眾假日以外的任何一日 | 下午七時至晚上十一時 |

2. 在任何時間內, 祇可使用列在條件3.a. 內的其中一組機動設備。

## 4. 訂明建築工程

a. 在地盤範圍內可進行的訂明建築工程:



- 日期
- c. 本許可證可夾附經監督認可的地盤圖則,以顯示本許可證准予進行訂明建築工程的點。該 地盤圖則須存放於建築地盤供監督廢時查看。
- d. 規限進行訂明建築工程的其他條件:

5. 本建築嗓音許可證或其副本必須展示於建築地盤的所有車輛入口處, 給予公眾人士參閱。

-2-

日期: 2020 年 11 月 23 日



時間

\* 刪去不適用者

## Page 1 of 1

Sheet Attached to Construction Noise Permit No. <u>GW-RE1012-20</u>

3.a. Items of powered mechanical equipment which may be used inside the site boundary :

| Identification code of item<br>of powered mechanical<br>equipment (if applicable) |         | Description of item of powered mechanical equipment   | No. of units |
|---|---------|---|--------------|
| Group A   | CNP 021 | Bar bender and cutter (electric)  | Two          |
|   |         | Welding machine (electric)  | Three        |
|   |         | Generator, with Quality Powered Mechanical  | One          |
|   |         | Equipment Label showing a Sound Power Level of $\leq$ 93dB(A)                               |              |
|   | CNP 048 | Crane, mobile (diesel)  | One          |
|   |         | Dump truck, with grab, 5.5 tonne <gross <math="" vehicle="" weight="">\leq 38 tonne</gross> | One          |
|   |         | Air blower (electric)   | Six          |
|   | CNP 283 | Water pump, submersible (electric)  | Six          |
|   |         | Wastewater treatment plant  | Two          |
| Group B   |         | Poker, vibratory, hand-held (electric)  | One          |
|   | CNP 047 | Concrete pump, stationary   | One          |
|   | CNP 283 | Water pump, submersible (electric)  | Six          |
|   |         | Wastewater treatment plant  | Two          |
|   | 1000    | Generator, with Quality Powered Mechanical  | One          |
|   | 6       | Equipment Label showing a Sound Power Level of $\leq$ 93dB(A)                               |              |
|   | CNP 044 | Concrete lorry mixer  | One          |

# 建築噪音許可證 編號 GW-RE1012-20 的附頁

## 3.a. 在地盤範圍內可使用的各項機動設備:

|                                      | 设備的識辨代碼<br>適用的話) | 各項機動設備的說明               | 數目 |
|--------------------------------------|------------------|-------------------------|----|
| <u>A 組</u>                           | CNP 021          | 鋼筋彎曲機及切割機 (電動)          | 貢  |
|                                      |                  | 焊接機 (電動)                | 叁  |
|                                      |                  | 發電機,備有優質機動設備標籤顯示聲功率級≦93 | 壹  |
|                                      |                  | 分貝(A)                   |    |
|                                      | CNP 048          | 起重機,流動(油渣)              | 壹  |
|                                      |                  | 抓斗卸土車,5.5噸<總重量 ≦38噸     | 壹  |
|                                      |                  | 吹風機 (電動)                | 陸  |
|                                      | CNP 283          | 潛水泵 (電動)                | 陸  |
|                                      |                  | 污水處理器                   | 熕  |
| <u>B 組</u><br>CNP 047<br>CNP 283<br> |                  | 混凝土震動機,手提 (電動)          | 壹  |
|                                      | CNP 047          | 混凝土泵,固定                 | 壹  |
|                                      | CNP 283          | 潛水泵 (電動)                | 陸  |
|                                      | 170751           | 污水處理器                   | 熕  |
|                                      | e.<br>Hereite    | 發電機,備有優質機動設備標籤顯示聲功率級≦93 | 壹  |
|                                      |                  | 分貝(A)                   |    |
|                                      | CNP 044          | 混凝土攪拌車                  | 壹  |

簽署: 監督 (鄧慧敏 代行)

Signed : (TANG Wai-man, Lisa) for Authority

共一頁,頁一

Photograph(s) attached to Construction Noise Permit No. <u>GW-RE1012-20</u> 建築噪音許可證編號: <u>GW-RE1012-20</u>的照片




Generator, with Quality Powered Mechanical Equipment Label showing a Sound Power Level ≤93 dB(A) (1) 發電機,備有優質機動設備標籤顯示聲功率級≤93 分貝(A) (一)





Generator, with Quality Powered Mechanical Equipment Label showing a Sound Power Level ≤93 dB(A) (2) 發電機,備有優質機動設備標籤顯示聲功率級≤93 分貝(A)(二) Photograph(s) attached to Construction Noise Permit No. <u>GW-RE1012-20</u> 建築噪音許可證編號: <u>GW-RE1012-20</u>的照片



Welding machine (electric) 焊接機 (電動)





Air blower (electric) 吹風機 (電動) Photograph(s) attached to Construction Noise Permit No. <u>GW-RE1012-20</u> 建築噪音許可證編號: <u>GW-RE1012-20</u>的照片




CNP 283 Water pump, submersible (electric) 潛水泵 (電動)



CNP 048 Crane, mobile (diesel) 起重機,流動(油渣) Photograph(s) attached to Construction Noise Permit No. <u>GW-RE1012-20</u> 建築噪音許可證編號: <u>GW-RE1012-20</u>的照片



Wastewater treatment plant 污水處理器



Photograph(s) attached to Construction Noise Permit No. <u>GW-RE1012-20</u> 建築噪音許可證編號: <u>GW-RE1012-20</u>的照片



Poker, vibratory, hand-held (electric) 混凝土震動機,手提 (電動)


Photograph(s) attached to Construction Noise Permit No. <u>GW-RE1012-20</u> 建築噪音許可證編號: <u>GW-RE1012-20</u>的照片




Dump truck, with grab, 5.5 tonne<gross vehicle weight≦38 tonne 抓斗卸土車, 5.5 噸< 總重量 ≦38 噸



CNP 044 Concrete lorry mixer 混凝土攪拌車





#### FORM 3 NOISE CONTROL ORDINANCE (Chapter 400) SECTION 8(9)

[reg.5(a)]

CONSTRUCTION NOISE PERMIT FOR THE USE OF POWERED MECHANICAL EQUIPMENT FOR THE PURPOSE OF CARRYING OUT CONSTRUCTION WORK OTHER THAN PERCUSSIVE PILING AND/OR THE CARRYING OUT OF PRESCRIBED CONSTRUCTION WORK

#### CONSTRUCTION NOISE PERMIT NO. GW-RE1044-20

#### To: PENTA-OCEAN CONSTRUCTION CO., LTD.

This construction noise permit is issued in accordance with section 8 of the Noise Control Ordinance. Permission is granted for the use of powered mechanical equipment for the purpose of carrying out construction work other than percussive piling and/or the carrying out of prescribed construction work, subject to the conditions set out below. The carrying out of construction work otherwise than in accordance with the conditions may result in the permit being cancelled and in a prosecution for an offence.

#### CONDITIONS

1. Construction site where the powered mechanical equipment and/or prescribed construction work may be employed:

Full address: Kai Tak Development Stage 4 infrastructure at the former runway and south apron (Works Area Part 1), Kai

Tak, Kowloon (CEDD Contract No. ED/2018/01). Lot No .:

The site boundary, that is, the boundary of the area within which the powered mechanical equipment may be used and the prescribed construction work may be carried out is delineated on the attached plan which forms part of this construction noise permit.

- 2. \* PART/WHOLE of the site falls \* WITHIN/OUTSIDE a designated area.
- 3. Powered Mechanical Equipment
  - Items of powered mechanical equipment which may be used inside the site boundary : a. Identification code of item of Description of item of powered mechanical equipment No. of units powered mechanical equipment (if applicable) Refer to attached sheet
  - b. Validity of the construction noise permit for the use of the powered mechanical equipment:

Date and time of commencement : 10 December 2020 1900 hours

Days and hours : 0000-2400 hours on general holidays (including Sundays), 0000-0700 hours and 1900-2400 hours on any day not being a general holiday [but note condition 3.d.1, below for the operating hours within which the use of the above listed powered mechanical equipment is allowed]. This part of the permit expires on : 1 June 2021 2400 hours

C. One photograph, endorsed by the Authority, of each item of powered mechanical equipment described in this construction noise permit is required to be kept on the construction site and made available for inspection by the Authority.

d. Other conditions imposed on the use of the powered mechanical equipment:

| Refer to attached sheet. |         |  |
|--------------------------|---------|--|
|                          |         |  |
|                          | <br>· · |  |
|                          | <br>-   |  |

#### 4. Prescribed Construction Work

a. Type of prescribed construction work which may be carried out inside the site boundary:

| Not applicable         b.       Validity of the construction noise permit for the carrying out of the prescribed construction work:         Date and time of commencement :  | Identification code of type of<br>prescribed construction work |  |                       | escription of type<br>ribed construction |                              | 1     |
|--|--|--|-----------------------|--|------------------------------|-------|
| Date and time of commencement :       Not applicable       at       Not applicable.         Date and hours :       Not applicable.       at       Not applicable.         This part of the permit expires on :       Not applicable       at       Not applicable.         c. Site layout plan(s), endorsed by the Authority, may be attached with the permit to indicate the locations permitted for the carrying of of prescribed construction work: described in this permit. The layout plan(s) is(are) required to be kept on the construction site ar made available for inspection by the Authority.         d.       Other conditions imposed on the carrying out of the prescribed construction work:   |  | Not applicab   | ble                   |  |                              |       |
| Date and time of commencement :       Not applicable       at       Not applicable.         Date and hours :       Not applicable.       at       Not applicable.         This part of the permit expires on :       Not applicable       at       Not applicable.         c. Site layout plan(s), endorsed by the Authority, may be attached with the permit to indicate the locations permitted for the carrying of of prescribed construction work: described in this permit. The layout plan(s) is(are) required to be kept on the construction site ar made available for inspection by the Authority.         d.       Other conditions imposed on the carrying out of the prescribed construction work:   |  |  | - 1                   |  |                              |       |
| Date and time of commencement :       Not applicable       at       Not applicable.         Date and hours :       Not applicable.       at       Not applicable.         This part of the permit expires on :       Not applicable       at       Not applicable.         c. Site layout plan(s), endorsed by the Authority, may be attached with the permit to indicate the locations permitted for the carrying of of prescribed construction work: described in this permit. The layout plan(s) is(are) required to be kept on the construction site ar made available for inspection by the Authority.         d.       Other conditions imposed on the carrying out of the prescribed construction work:   |  | -  |                       |  |                              |       |
| Date and hours :Not applicable   | <ul> <li>b. Validity of the construction noise perm</li> </ul> | it for the carrying  | out of the prescribed | construction worl                        | k:                           |       |
| This part of the permit expires on :       Not applicable       at       Not applicable         c.       Site layout plan(s), endorsed by the Authority, may be attached with the permit to indicate the locations permitted for the carrying of of preseribed construction work described in this permit. The layout plan(s) is(are) required to be kept on the construction site at made available for inspection by the Authority.         d.       Other conditions imposed on the carrying out of the prescribed construction work:   |  |  |                       |  | 7.5 2 0.000                  |       |
| c. Site layout plan(s), endorsed by the Authority, may be attached with the permit to indicate the locations permitted for the carrying of prescribed construction work described in this permit. The layout plan(s) is(are) required to be kept on the construction site at made available for inspection by the Authority. d. Other conditions imposed on the carrying out of the prescribed construction work:          d.       Other conditions imposed on the carrying out of the prescribed construction work:         d.       Other conditions imposed on the carrying out of the prescribed construction work:         d.       Other conditions imposed on the carrying out of the prescribed construction work:         d.       Other conditions imposed on the carrying out of the prescribed construction work:         d.       Other conditions imposed on the carrying out of the prescribed construction work:         d.       Other conditions imposed on the carrying out of the prescribed construction work:         d.       This construction noise permit or a copy thereof must be displayed on the construction site at all vehicular entrances for public information         Dated this       3 <sup>rd</sup> day of       December 2020         Signed :       (TANG Wai-man, Lisa)         (TANG Wai-man, Lisa)       for Authority |  |  |                       |  |                              | ••••• |
| d.       Other conditions imposed on the carrying out of the prescribed construction work:   | of prescribed construction work descr                          | ibed in this permit  |                       |  |                              |       |
| This construction noise permit or a copy thereof must be displayed on the construction site at all vehicular entrances for public information Dated this <u>3rd</u> day of <u>December</u> 2020  |  | and the second |                       | route:                                   |                              |       |
| This construction noise permit or a copy thereof must be displayed on the construction site at all vehicular entrances for public information Dated this <u>3rd</u> day of <u>December</u> 2020 Signed : <u>(TANG Wai-man, Lisa) for Authority</u>   | d Other conditions imposed on the carry                        | ing out of the prese   |                       |  |                              |       |
| This construction noise permit or a copy thereof must be displayed on the construction site at all vehicular entrances for public information Dated this <u>3rd</u> day of <u>December</u> 2020 Signed : (TANG Wai-man, Lisa )   |  | 100 101 100  |                       |  |                              | -     |
| This construction noise permit or a copy thereof must be displayed on the construction site at <u>all vehicular entrances for public information</u> Dated this <u>3rd</u> day of <u>December</u> 2020 Signed : (TANG Wai-man, Lisa )  |  |  |                       |  |                              | -     |
| This construction noise permit or a copy thereof must be displayed on the construction site at <u>all vehicular entrances for public information</u> Dated this <u>3rd</u> day of <u>December</u> 2020 <u>Signed :</u> (TANG Wai-man, Lisa ) <i>for Authority</i>  |  |  |                       |  |                              |       |
| This construction noise permit or a copy thereof must be displayed on the construction site at <u>all vehicular entrances for public information</u> Dated this <u>3<sup>rd</sup></u> day of <u>December</u> 2020 Signed : <u>(TANG Wai-man, Lisa )</u> for Authority  |  |  |                       |  |                              |       |
| Dated this 3 <sup>rd</sup> day of 2020<br>Signed :<br>(TANG Wai-man, Lisa )<br>for Authority   |  |  |                       |  |                              |       |
| Dated this <u>3<sup>rd</sup></u> day of <u>December</u> 2020<br>Signed : <u>(TANG Wai-man, Lisa )</u><br>for Authority   |  |  |                       |  |                              |       |
| Signed :<br>(TANG Wai-man, Lisa)<br>for Authority  | This construction noise permit or a copy the                   | sreof must be displa   | ayed on the construct | tion site at all vehi                    | cular entrances for public i |       |
| Signed :<br>(TANG Wai-man, Lisa)<br>for Authority  | This construction noise permit or a copy the                   | sreof must be displa   | ayed on the construct | tion site at all vehi                    | cular entrances for public i |       |
| Signed :<br>(TANG Wai-man, Lisa)<br>for Authority  | This construction noise permit or a copy the                   | sreof must be displa   | ayed on the construct | tion site at all vehi                    | cular entrances for public i |       |
| Signed :<br>(TANG Wai-man, Lisa)<br>for Authority  | This construction noise permit or a copy the                   | sreof must be displa   | ayed on the construct | tion site at all vehi                    | cular entrances for public i |       |
| Signed :<br>(TANG Wai-man, Lisa)<br>for Authority  | This construction noise permit or a copy the                   | sreof must be displa   | ayed on the construct | tion site at all vehi                    | cular entrances for public i |       |
| (TANG Wai-man, Lisa)<br>for Authority  | This construction noise permit or a copy the                   | ereof must be displa   | ayed on the construct | tion site at all vehi                    | cular entrances for public i |       |
| (TANG Wai-man, Lisa)<br>for Authority  | This construction noise permit or a copy the                   | ereof must be displa   | ayed on the construct | tion site at all vehi                    | cular entrances for public i |       |
| (TANG Wai-man, Lisa)<br>for Authority  | This construction noise permit or a copy the                   | ereof must be displa   | ayed on the construct | tion site at all vehi                    | cular entrances for public i |       |
| (TANG Wai-man, Lisa)<br>for Authority  | This construction noise permit or a copy the                   | ereof must be displa   | ayed on the construct | tion site at all vehi                    | cular entrances for public i |       |
| for Authority  | This construction noise permit or a copy the                   | ereof must be displa   | ayed on the construct | tion site at all vehi                    | cular entrances for public i |       |
|  | This construction noise permit or a copy the                   | ereof must be displa   | ayed on the construct | ion site at <u>all vehi</u>              | cular entrances for public i |       |
|  | This construction noise permit or a copy the                   | ereof must be displa   | ayed on the construct | tion site at all yehi                    | cular entrances for public i |       |

[第5(a)條]

表格3 嗓音管制條例 (第400章) 第8(9)條

#### 建築噪音許可證 為進行建築工程(撞擊式打樁除外) 而使用機動設備及/或進行訂明建築工程

建築噪音許可證編號: <u>GW-RE1044-20</u>

致: PENTA-OCEAN CONSTRUCTION CO., LTD.

本建築噪音許可證是按照《噪音管制條例》第8條的規定而發出的。現准予使用機動設備以進行撞 擊式打樁工程以外的建築工程及/或進行訂明建築工程,但須受以下條件規限。若不按照該等條件 進行建築工程,許可證可遭撤銷,而且會受到檢控。

條件

1. 可使用機動設備及/或進行訂明建築工程的建築地盤:

詳細地址:九龍啟德啟德發展計劃-前跑道及南面停機坪第四期基礎設施(工作地區第一部分) (土木工程拓展署合約編號ED/2018/01)。 此盤範圍(即可使用機動設備及進行訂明建築工程的地方範圍)已描劃於夾附的圖則上,而該圖 則是本建築噪音許可證的一部分。

- 2. 該地盤部分/全部\*位於指定範圍之內/外\*。
- 3. 機動設備
  - a. 在地盤範圍內可使用的各項機動設備:

| 参見附頁 |  |
|------|--|
|      |  |

b. 可使用機動設備的建築噪音許可證有效期:

生效日期及時間: 二零二零年十二月十日下午七時 日期及時間: 二公眾假日(包括星期日)的凌晨零時至晚上十二時,公眾假日以外的任何一日 凌晨零時至上午七時及下午七時至晚上十二時【但須注意條件3.d.1.有關可以使用上列機 動設備的時間】。

此部分許可證屆滿日期及時間:

日期 時間

二零二一年六月一日晚上十二時

- c. 建築地盤須備有本建築噪音許可證所述每件機動設備的照片各一幀,供監督隨時查看;該 等照片須經監督認可。
- d. 規限使用機動設備的其他條件:

| 參見附頁。         | <br>ar adam |      | <br> |  |
|---------------|-------------|------|------|--|
| 22.20.10.25   | <br>        | <br> | <br> |  |
|               |             |      |      |  |
| ************* | <br>        | <br> | <br> |  |
|               | <br>        | <br> | <br> |  |
|               |             |      |      |  |
|               |             |      |      |  |
|               | · .         |      |      |  |
| 2             |             |      |      |  |

4. 訂明建築工程

a. 在地盤範圍內可進行的訂明建築工程:

| 訂明建築工程的識辨代碼 | 訂明建築工程的類別的說明 |
|-------------|--------------|
| ء<br>بر ق   | 不適用          |
| 2<br>2      |              |
|             |              |
|             |              |

b. 可進行訂明建築工程的建築噪音許可證有效期:

| · · · · · · · · · · · · · · · · · · · |                            |        | ······   | ••••• |
|---------------------------------------|----------------------------|--------|----------|-------|
| 北部分許可證屆滿日期及時間                         | •                          | 不知     | 图用       |       |
| ×                                     |                            | 日期     | 時間       |       |
| 本許可證可夾附經監督認可的                         | - Ci IIII ind yes - se mye | 示本許可證准 | 予進行訂明建築] | C 程的  |
| 也盤圖則須存放於建築地盤供                         | 監督隨時查看。                    |        |          |       |
| 見限進行訂明建築工程的其他(                        | 條件:                        |        |          |       |

5. 本建築噪音許可證或其副本必須展示於建築地盤的所有車輛人口處,給予公眾人士參閱。

- 2 -

日期: 2020 年 12 月 3 日



\* 刪去不適用者

## Sheet Attached to Construction Noise Permit No. <u>GW-RE1044-20</u>

### 3.a. Items of powered mechanical equipment which may be used inside the site boundary :

| of pow       | cation code of item<br>vered mechanical<br>vent (if applicable) | Description of item of powered mechanical equipment   | No. of<br>units |
|--------------|---|---|-----------------|
| Group        | Δ   | Generator, with Quality Powered Mechanical Equipment  | One             |
| Group        |   | Label showing a Sound Power Level $\leq 93 \text{ dB}(A)$   |                 |
|              |   | Piling, vibrating hammer  | One             |
|              | CNP 048   | Crane, mobile (diesel)  | One             |
|              |   | Welding machine (electric)  | Ten             |
|              |   | Air blower (electric)   | One             |
|              | CNP 283   | Water pump, submersible (electric)  | Eight           |
|              | V.  | Wastewater treatment plant  | Two             |
|              | CNP 021   | Bar bender and cutter (electric)  | One             |
| Crown        | D   | Generator, with Quality Powered Mechanical Equipment  |                 |
| <u>Group</u> | <u>D</u>  | Label showing a Sound Power Level $\leq 93 \text{ dB}(A)$   | One             |
|              | CNP 081   | Excavator, tracked  | One             |
|              | <b>CNP 283</b>  | Water pump, submersible (electric)  | Eight           |
|              |   | Wastewater treatment plant  | Two             |
|              |   | Welding machine (electric)  | Ten             |
|              | CNP 048   | Crane, mobile (diesel)  | One             |
| Group        | C CNP 283   | Water pump, submersible (electric)  | Twelve          |
|              |   | Wastewater treatment plant  | Two             |
| 1            | 2120023   | Generator, with Quality Powered Mechanical Equipment  | There           |
| ·            |   | Label showing a Sound Power Level $\leq 93 \text{ dB}(A)$   | Three           |
| Group        | <b>D</b> CNP 044  | Concrete lorry mixer  | Two             |
|              |   | Poker, vibratory, hand-held (electric)  | One             |
|              | <b>CNP 047</b>  | Concrete pump, stationary   | One             |
|              | <b>CNP 283</b>  | Water pump, submersible (electric)  | Six             |
| ×            | -   | Generator, with Quality Powered Mechanical Equipment  | One             |
|              | 6109603)  | Label showing a Sound Power Level $\leq 93 \text{ dB}(A)$   |                 |
|              |   | Wastewater treatment plant  | Two             |
| Group        | <u>E</u>  | Welding machine (electric)  | Ten             |
|              | <b>CNP 048</b>  | Crane, mobile (diesel)  | One             |
|              |   | Lorry, with aerial platform, 5.5 tonne <gross <math="" vehicle="" weight="">\leq 38 tonne</gross> | One             |
|              |   | Wastewater treatment plant  | Two             |
|              | CNP 283   | Water pump, submersible (electric)  | Eight           |


## 建築噪音許可證 編號 GW-RE1044-20 的附頁

3.a. 在地盤範圍內可使用的各項機動設備:

|   | 14 1 Mar 15 19 19 19 | 没 <i>備的識辨代碼</i><br>適用的話)              | 各項機動設備的說明  | 數目                      |
|---|----------------------|---------------------------------------|--|-------------------------|
|   | <u>入組</u>            | CNP 048<br><br>CNP 283<br><br>CNP 021 | 發電機,備有優質機動設備標籤顯示聲功率級≤93分貝(A)<br>打樁機,震動鎚<br>起重機,流動(油渣)<br>焊接機(電動)<br>吹風機(電動)<br>潛水泵(電動)<br>污水處理器<br>鋼筋彎曲機及切割機(電動) | 壹壹壹拾壹捌貳壹                |
| - | <u>B 組</u>           | CNP 081<br>CNP 283<br><br>CNP 048     | 發電機,備有優質機動設備標籤顯示聲功率級≤93分貝(A)<br>挖土機,履帶式<br>潛水泵(電動)<br>污水處理器<br>焊接機(電動)<br>起重機,流動(油渣)                             | 壹壹捌貳拾壹                  |
|   | <u>C組</u>            | CNP 283<br>                           | 潛水泵 (電動)<br>污水處理器<br>發電機,備有優質機動設備標籤顯示聲功率級≤93 分貝(A)   | 拾貳<br>貳<br>叁            |
|   | <u>D 組</u>           | CNP 044<br>CNP 047<br>CNP 283         | 混凝土攪拌車<br>混凝土震動機,手提型(電動)<br>混凝土泵,固定<br>潛水泵(電動)<br>發電機,備有優質機動設備標籤顯示聲功率級≤93分貝(A)<br>污水處理器                          | <mark>漬</mark> 壹壹 莖 壹 漬 |
|   | <u>E 約日</u>          | CNP 048                               | 焊接機 (電動)<br>起重機,流動 (油渣)<br>升降台貨車,5.5 噸<總重量≤38 噸<br>污水處理器<br>潛水泵 (電動)   | 拾壹壹貳捌                   |

Signed :\_

(TANG Wai-man, Lisa) for Authority



## Sheet Attached to Construction Noise Permit No. <u>GW-RE1044-20</u>

3.d. Other conditions imposed on the use of the powered mechanical equipment:

1. The powered mechanical equipment listed in condition 3.a. shall only be operated during the hours shown below:

| Groups A, B, D and E | General holiday including Sunday    | 0700 – 1900 hours                          |
|----------------------|-------------------------------------|--|
| Groups A, D, D and E | Any day not being a general holiday | 1900 – 2300 hours                          |
|                      | General holiday including Sunday    | 0000 – 2400 hours                          |
| <u>Group C</u>       | Any day not being a general holiday | 0000 – 0700 hours AND<br>1900 – 2400 hours |

2. Only one group of the powered mechanical equipment listed in condition 3.a. shall be allowed to operate at any time.

## 建築噪音許可證 編號 GW-RE1044-20 的附頁

3. d. 規限使用機動設備的其他條件:

1. 祇可於以下時間內使用列在條件 3. a. 內的機動設備:

| A組、B組、D組及E組 | 公眾假日包括星期日   | 上午七時 至下午七時                |  |
|-------------|-------------|---------------------------|--|
|             | 公眾假日以外的任何一日 | 下午七時 至 晚上十一時              |  |
|             | 公眾假日包括星期日   | 凌晨零時至晚上十二時                |  |
| <u>C 紀</u>  | 公眾假日以外的任何一日 | 凌晨零時至上午七時 及<br>下午七時至晚上十二時 |  |

2. 在任何時間內, 祇可使用列在條件 3. a. 內其中一組機動設備。

簽署: 監督 (鄧慧敏 代行)


Signed : (TANG Wai-man, Lisa)

for Authority


## Photograph(s) attached to Construction Noise Permit No. <u>GW-RE1044-20</u> 建築噪音許可證編號: <u>GW-RE1044-20</u>的照片




Generator, with Quality Powered Mechanical Equipment Label showing a Sound Power Level ≦93 dB(A) 發電機,備有優質機動設備標籤顯示聲功率級≦93 分貝(A)




Photograph(s) attached to Construction Noise Permit No. <u>GW-RE1044-20</u> 建築噪音許可證編號: <u>GW-RE1044-20</u>的照片



Wastewater treatment plant 污水處理器



Photograph(s) attached to Construction Noise Permit No. <u>GW-RE1044-20</u> 建築噪音許可證編號: <u>GW-RE1044-20</u>的照片



Poker, vibratory, hand-held (electric) 混凝土震動機,手提型 (電動)



Photograph(s) attached to Construction Noise Permit No. <u>GW-RE1044-20</u> 建築噪音許可證編號: <u>GW-RE1044-20</u>的照片



CNP 044 Concrete lorry mixer 混凝土攪拌車




## Photograph(s) attached to Construction Noise Permit No. <u>GW-RE1044-20</u> 建築噪音許可證編號: <u>GW-RE1044-20</u> 的照片




CNP 048 Crane, mobile (diesel) (1) 起重機,流動(油渣) (1)


## Photograph(s) attached to Construction Noise Permit No. <u>GW-RE1044-20</u> 建築噪音許可證編號: <u>GW-RE1044-20</u> 的照片



Welding machine (electric) 焊接機 (電動)




CNP 048 Crane, mobile (diesel) (2) 起重機,流動(油渣)(2)



CNP 047 Concrete pump, stationary 混凝土泵,固定




Photograph(s) attached to Construction Noise Permit No. <u>GW-RE1044-20</u> 建築噪音許可證編號: <u>GW-RE1044-20</u>的照片



CNP 021 Bar bender and cutter (electric) 鋼筋彎曲機及切割機 (電動)



Lorry with aerial platform, 5.5 tonne<gross vehicle weight≦38 tonne 升降台貨車, 5.5 噸<總重量≦38 噸



## [reg.5(a)]

FORM 3 NOISE CONTROL ORDINANCE (Chapter 400) SECTION 8(9)

#### CONSTRUCTION NOISE PERMIT FOR THE USE OF POWERED MECHANICAL EQUIPMENT FOR THE PURPOSE OF CARRYING OUT CONSTRUCTION WORK OTHER THAN PERCUSSIVE PILING AND/OR THE CARRYING OUT OF PRESCRIBED CONSTRUCTION WORK

#### CONSTRUCTION NOISE PERMIT NO. GW-RE1074-20

To: PENTA - OCEAN CONSTRUCTION CO., LTD.

This construction noise permit is issued in accordance with section 8 of the Noise Control Ordinance. Permission is granted for the use of powered mechanical equipment for the purpose of carrying out construction work other than percussive piling and/or the carrying out of prescribed construction work, subject to the conditions set out below. The carrying out of construction work otherwise than in accordance with the conditions may result in the permit being cancelled and in a prosecution for an offence.

#### CONDITIONS

1. Construction site where the powered mechanical equipment and/or prescribed construction work may be employed:

| Full address : Kai Tak Development - Stage 4 infrastructure at the former runway an | id south a | apron (Work Area Part 2A), |
|---|------------|----------------------------|
| Kai Tak, Kowloon (CEDD Contract No. ED/2018/01).                                    | Lot        | No.:                       |

The site boundary, that is, the boundary of the area within which the powered mechanical equipment may be used and the prescribed construction work may be carried out is delineated on the attached plan which forms part of this construction noise permit.

- 2. \* PART/WHOLE of the site falls \* WITHIN/OUTSIDE a designated area.
- 3. Powered Mechanical Equipment
  - a. Items of powered mechanical equipment which may be used inside the site boundary :

| Identification code of item of<br>powered mechanical equipment<br>(if applicable) | Description of item of<br>powered mechanical equipment | No. of units |
|---|--|--------------|
|   | Refer to attached sheet.                               |              |
|   |  |              |
|   |  |              |
|   |  |              |
|   |  |              |

b. Validity of the construction noise permit for the use of the powered mechanical equipment:

| Date and time of commencement :            | 18 December 2020                  | at       | 1900 hours           |                      |
|--|-----------------------------------|----------|----------------------|----------------------|
| Days and hours : 0000-2400 hours on gener  | al holiday (including Sunday), 00 | 000-0700 | hours and 1900-2400  | hours on any day not |
| being a general holiday [but note conditio | n 3.d.1. below for the operating  | g hours  | within which the use | of the above listed  |
| powered mechanical equipment is allowed].  |                                   |          |                      |                      |
| This part of the permit expires on :       | 17 June 2021                      | at       | 0700 hours           |                      |

c. One photograph, endorsed by the Authority, of each item of powered mechanical equipment described in this construction noise permit is required to be kept on the construction site and made available for inspection by the Authority.

 Other conditions imposed on the use of the powered mechanical equipment : Refer to attached sheet.

#### 4. Prescribed Construction Work


a. Type of prescribed construction work which may be carried out inside the site boundary :

| Identification code of type of prescribed construction work | Description of type of<br>prescribed construction work |
|---|--|
|   | Not applicable   |
|   |  |

b. Validity of the construction noise permit for the carrying out of the prescribed construction work:

| Date and time of con  | mmencement:     | Not applicable | at | Not applicable |
|-----------------------|-----------------|----------------|----|----------------|
| Days and hours:       | Not applicable. |                |    |                |
|                       |                 |                |    |                |
| This part of the pern |                 | Not applicable | at | Not applicable |

- c. Site layout plan(s), endorsed by the Authority, may be attached with the permit to indicate the locations permitted for the earrying out of prescribed construction work described in this permit. The layout plan(s) is(are) required to be kept on the construction site and made available for inspection by the Authority.
- d. Other conditions imposed on the carrying out of the prescribed construction work:



5. This construction noise permit or a copy thereof must be displayed on the construction site at all vehicular entrances for public information.

- 2 -

Dated this 11<sup>th</sup> day of December 20 20

Signed : (TANG Wai-man, Lisa) for Authority

\* Delete as necessary

[第5(a)條]

表格3 噪音管制條例 (第400章) 第8(9)條

#### 建築噪音許可證 為進行建築工程(撞擊式打樁除外) 而使用機動設備及/或進行訂明建築工程

建築噪音許可證編號: GW-RE1074-20

致: PENTA - OCEAN CONSTRUCTION CO., LTD.

本建築噪音許可證是按照《噪音管制條例》第8條的規定而發出的。現准予使用機動設備以進行 撞擊式打樁工程以外的建築工程及/或進行訂明建築工程,但須受以下條件規限。若不按照該等 條件進行建築工程,許可證可遭撤銷,而且會受到檢控。

條件

1. 可使用機動設備及/或進行訂明建築工程的建築地盤:

詳細地址:九龍啟德啟德發展計劃-前跑道及南面停機坪第四期基礎設施(工作地區第2A部分)(土木工


地段編號:

\_\_\_\_

程拓展署合約編號ED/2018/01)。

地盤範圍(即可使用機動設備及進行訂明建築工程的地方範圍)已描劃於夾附的圖則上,而該 圖則是本建築噪音許可證的一部分。

- 2. 該地盤部分/全部\*位於指定範圍之內/外\*。
- 3. 機動設備
  - a. 在地盤範圍內可使用的各項機動設備:



b. 可使用機動設備的建築噪音許可證有效期:

| 生效日期及時間:          | 二零二零年十二月十八日 下午七時              |
|-------------------|-------------------------------|
| 日期及時間: 公眾假日(包括臺   | 星期日)的凌晨零時至晚上十二時,公眾假日以外的任何一日   |
| 凌晨零時至上午七時及下午七     | 時至晚上十二時【但須注意條件3.d.1.有關可以使用上列機 |
| 動設備的時間】。          |                               |
| 此部分許可證屆滿日期及時間     | :     二零二一年六月十七日     上午七時     |
| 5                 | 日期時間                          |
| c. 建築地盤須備有本建築噪音許可 | 可證所述每件機動設備的照片各一幀,供監督隨時查看;該    |

- 等照片須經監督認可。
- d. 規限使用機動設備的其他條件:

參見附頁。

4. 訂明建築工程

|      | 訂明建築工程的識辨代碼                    | 訂明建築工程的類別的說明                                   |
|------|--------------------------------|--|
|      |                                | 不適用  |
|      |                                |  |
| b.   | 可進行訂明建築工程的建築噪                  | 音許可證有效期:                                       |
|      | 生效日期及時間: 不適用                   |  |
|      | 日期及時間: 不適用。                    |  |
|      |                                |  |
|      | 此部分許可證屆滿日期及時間                  |  |
| c.   | 本許可證可夾附經監督認可的<br>該地盤圖則須存放於建築地盤 | 日期 時間<br>地盤圖則,以顯示本許可證准予進行訂明建築工程的地點<br>供監督廢時查看。 |
| d.   | 規限進行訂明建築工程的其他                  | 條件:  |
|      |                                |  |
|      |                                |  |
|      |                                |  |
| + 74 | 建筑品杂款可资金其可大以须展                 | 示於建築地盤的所有車輛入口處,給予公眾人士參閱。                       |

日期:2020 年 12 月 11 日



- 2 -

EPD76B(s)

Page 1 of 3

## Sheet Attached to Construction Noise Permit No. GW-RE1074-20

## 3.a. Items of powered mechanical equipment which may be used inside the site boundary :

| Identification code of item<br>of powered mechanical<br>equipment (if applicable) |         | Description of item of powered mechanical equipment  | No. of units |
|---|---------|--|--------------|
| <u>Group A</u>  |         | Generator, with Quality Powered Mechanical<br>Equipment Label showing a Sound Power Level $\leq$ 95<br>dB(A) | One          |
|   | CNP 166 | Piling, large diameter bored, reverse circulation drill  | Two          |
|   |         | Air compressor, with Noise Emission Label showing a Sound Power Level of $\leq 104 \text{ dB}(A)$            | Two          |
|   |         | Power pack (diesel)  | One          |
|   |         | Wastewater treatment plant   | One          |
|   | CNP 283 | Water pump, submersible (electric)   | Ten          |
|   | 222     | Welding machine (electric)   | Two          |
| <u>Group B</u>  |         | Generator, with Quality Powered Mechanical<br>Equipment Label showing a Sound Power Level $\leq$ 95<br>dB(A) | One          |
|   | 1000    | Welding machine (electric)   | Five         |
|   | CNP 048 | Crane, mobile (diesel)   | One          |
|   |         | Elevated working platform, lorry mounted   | One          |
|   | -222    | Wastewater treatment plant   | One          |
|   | CNP 283 | Water pump, submersible (electric)   | Ten          |
| <u>Group C</u>  |         | Generator, with Quality Powered Mechanical<br>Equipment Label showing a Sound Power Level ≤95<br>dB(A)       | One          |
|   | CNP 048 | Crane, mobile (diesel)   | One          |
|   | CNP 044 | Concrete lorry mixer   | One          |
|   |         | Wastewater treatment plant   | One          |
|   | CNP 283 | Water pump, submersible (electric)   | Ten          |

## 建築噪音許可證 編號 GW-RE1074-20 的附頁

## 3.a. 在地盤範圍內可使用的各項機動設備:

|            | 備的識辨代碼<br>(用的話) | 各項機動設備的說明                          | 數目 |
|------------|-----------------|------------------------------------|----|
| <u>A 組</u> |                 | 發電機,備有優質機動設備標籤顯示聲功率級≦95分<br>貝(A)   | 壹  |
|            | CNP 166         | 大直徑鑽孔樁,循環式鑽機                       | 漬  |
|            | (868)           | 空氣壓縮機,備有噪音標籤顯示聲功率級≤104分貝(A)        | 貢  |
|            |                 | 油渣動力供應器                            | 壹  |
|            |                 | 污水處理器                              | 壹  |
|            | CNP 283         | 潛水泵 (電動)                           | 拾  |
|            | 3 <b></b>       | 焊接機 (電動)                           | 貢  |
| <u>B 組</u> |                 | 發電機,備有優質機動設備標籤顯示聲功率級≦95 分<br>貝 (A) | 壹  |
|            |                 | 焊接機 (電動)                           | 伍  |
|            | CNP 048         | 起重機,流動 (油渣)                        | 壹  |
|            |                 | 升降工作台,裝在貨車上                        | 壹  |
|            |                 | 污水處理器                              | 壹  |
|            | CNP 283         | 潛水泵 (電動)                           | 拾  |
| <u>C組</u>  |                 | 發電機,備有優質機動設備標籤顯示聲功率級≦95分<br>貝 (A)  | 壹  |
|            | CNP 048         | 起重機,流動 (油渣)                        | 壹  |
|            | CNP 044         | 混凝土攪拌車                             | 壹  |
|            |                 | 污水處理器                              | 壹  |
|            | CNP 283         | 潛水泵 (電動)                           | 拾  |

Signed :

(TANG Wai-man, Lisa) for Authority



## Sheet Attached to Construction Noise Permit No. GW-RE1074-20

3.a. Items of powered mechanical equipment which may be used inside the site boundary :

| Identification code of item<br>of powered mechanical<br>equipment (if applicable) |                                   | Description of item of powered mechanical equipment   | No. of units                           |
|---|-----------------------------------|---|--|
| <u>Group D</u><br><u>Group E</u>  | CNP 165<br><br>CNP 283            | Piling, large diameter bored, oscillator<br>Power pack (diesel)<br>Wastewater treatment plant<br>Water pump, submersible (electric)<br>Generator, with Quality Powered Mechanical   | One<br>One<br>One<br>Ten<br>One        |
|   | CNP 081<br>CNP 048<br><br>CNP 283 | Equipment Label showing a Sound Power Level ≤93<br>dB(A)<br>Excavator, tracked<br>Crane, mobile (diesel)<br>Welding machine (electric)<br>Air blower (electric)<br>Water pump, submersible (electric)<br>Wastewater treatment plant | One<br>One<br>Ten<br>Two<br>Ten<br>One |
| <u>Group F</u>  | CNP 283                           | Water pump, submersible (electric)<br>Generator, with Quality Powered Mechanical<br>Equipment Label showing a Sound Power Level ≤95<br>dB(A)<br>Wastewater treatment plant  | Ten<br>Two<br>One                      |

Signed : (TANG Wai-man, Lisa) for Authority

## 建築噪音許可證 編號 GW-RE1074-20 的附頁

## 3.a. 在地盤範圍內可使用的各項機動設備:

| 各項機動設備的識辨代碼<br>(如適用的話) |         | 各項機動設備的說明                          | 數目 |
|------------------------|---------|------------------------------------|----|
| <u>D組</u>              | CNP 165 | 大直徑鑽孔樁,擺動機                         | 壹  |
|                        |         | 油渣動力供應器                            | 壹  |
|                        |         | 污水處理器                              | 壹  |
|                        | CNP 283 | 潛水泵 (電動)                           | 拾  |
| <u>E 組</u>             |         | 發電機,備有優質機動設備標籤顯示聲功率級≦93 分<br>貝 (A) | 壹  |
|                        | CNP 081 | 挖土機,履帶式                            | 壹  |
|                        | CNP 048 | 起重機,流動 (油渣)                        | 壹  |
|                        |         | 焊接機 (電動)                           | 拾  |
|                        |         | 吹風機 (電動)                           | 漬  |
|                        | CNP 283 | 潛水泵 (電動)                           | 拾  |
|                        |         | 污水處理器                              | 壹  |
| <u><b>F</b>約</u>       | CNP 283 | 潛水泵 (電動)                           | 拾  |
|                        |         | 發電機,備有優質機動設備標籤顯示聲功率級≦95分           | 貢  |
|                        |         | 貝 (A)                              |    |
|                        |         | 污水處理器                              | 壹  |

 Page 3 of 3

## Sheet Attached to Construction Noise Permit No. GW-RE1074-20

## 3.d. Other conditions imposed on the use of the powered mechanical equipment:

1. The powered mechanical equipment listed in condition 3.a shall only be operated during the hours shown below:

|                      | General holiday including Sunday    | 0900 – 2300 hours                       |
|----------------------|-------------------------------------|---|
| <u>Groups A to E</u> | Any day not being a general holiday | 1900 – 2300 hours                       |
|                      | General holiday including Sunday    | 0000 – 2400 hours                       |
| <u>Group F</u>       | Any day not being a general holiday | 0000 – 0700 hours AND 1900 – 2400 hours |

2. Only one group of the powered mechanical equipment listed in condition 3.a shall be allowed to operate at any time.

Signed : (TANG Wai-man, Lisa) for Authority

## 建築噪音許可證 編號 GW-RE1074-20 的附頁

## 3.d. 規限使用機動設備的其他條件:


1. 祇可於以下時間內使用列在條件 3.a 內的機動設備:

| A 6475 TO 64 | 公眾假日包括星期日   | 上午九時至晚上十一時           |
|--------------|-------------|----------------------|
| <u>A組至E組</u> | 公眾假日以外的任何一日 | 下午七時至晚上十一時           |
| 12 4日        | 公眾假日包括星期日   | 凌晨零時至晚上十二時           |
| <u>F 組</u>   | 公眾假日以外的任何一日 | 凌晨零時至上午七時及下午七時至晚上十二時 |


2. 在任何時間內, 祇可使用列在條件 3. a. 內其中一組機動設備。


簽署: 監督 (鄧慧敏 代行)

Photograph(s) attached to Construction Noise Permit No. <u>GW-RE1074-20</u> 建築噪音許可證編號: <u>GW-RE1074-20</u>的照片




Generator, with Quality Powered Mechanical Equipment Label showing a Sound Power Level ≦95 dB(A) 發電機,備有優質機動設備標籤顯示聲功率級≦95 分貝(A)







Photograph(s) attached to Construction Noise Permit No. <u>GW-RE1074-20</u> 建築噪音許可證編號: <u>GW-RE1074-20</u>的照片



Air compressor, with Noise Emission Label showing a Sound Power Level of  $\leq 104 \text{ dB}(A)$  空氣壓縮機,備有噪音標籤顯示聲功率級 $\leq 104 \text{ 分貝}(A)$ 




Received and the second 
Power pack (diesel) 油渣動力供應器 Photograph(s) attached to Construction Noise Permit No. <u>GW-RE1074-20</u> 建築噪音許可證編號: <u>GW-RE1074-20</u>的照片



0

Wastewater treatment plant 污水處理器






Welding machine (electric) 焊接機 (電動)



CNP 283 Water pump, submersible (electric) 潛水泵 (電動)




CNP 048 Crane, mobile (diesel) 起重機,流動(油渣) Photograph(s) attached to Construction Noise Permit No. <u>GW-RE1074-20</u> 建築噪音許可證編號: <u>GW-RE1074-20</u> 的照片

## Photograph(s) attached to Construction Noise Permit No. <u>GW-RE1074-20</u> 建築噪音許可證編號:<u>GW-RE1074-20</u>的照片




Elevated working platform, lorry mounted 升降工作台,裝在貨車上



CNP 165 Piling, large diameter bored, oscillator 大直徑鑽孔樁,擺動機


CNP 044 Concrete lorry mixer 混凝土攪拌車





Generator, with Quality Powered Mechanical Equipment Label showing a Sound Power Level ≤93 dB(A) 發電機,備有優質機動設備標籤顯示聲功率級≤93 分貝(A)


Photograph(s) attached to Construction Noise Permit No. <u>GW-RE1074-20</u> 建築噪音許可證編號: <u>GW-RE1074-20</u>的照片



Air blower (electric) 吹風機 (電動)



CNP 081 Excavator, tracked 挖土機,履帶式



Appendix P – Environmental Mitigation Implementation Schedule (EMIS)

| Implementatio                      | n Schedule for A                         | Air Quality Measures   |        |
|------------------------------------|--|--|--------|
| EIA for KTD<br>Development<br>Ref. | EIA for KTD<br>– Roads D3A<br>& D4A Ref. | Environmental Protection Measures / Mitigation Measures                          | Status |
| S3.2                               |  | 8 times daily watering of the work site with active dust emitting                | ^*     |
|                                    |  | activities.  |        |
| S3.2                               | S4.8                                     | Implementation of dust suppression measures stipulated in Air                    | ^      |
|                                    |  | Pollution Control (Construction Dust) Regulation. The following                  |        |
|                                    |  | mitigation measures, good site practices and a comprehensive dust                |        |
|                                    |  | monitoring and audit programme are recommended to minimize                       |        |
|                                    |  | cumulative dust impacts.   |        |
|                                    |  | - Stockpiling site(s) should be lined with impermeable sheeting                  | ^      |
|                                    |  | and bunded. Stockpiles should be fully covered by                                |        |
|                                    |  | impermeable sheeting to reduce dust emission.                                    |        |
|                                    |  | - Misting for the dusty material should be carried out before                    | ^      |
|                                    |  | being loaded into the vehicle.   |        |
|                                    |  | - Any vehicle with an open load carrying area should have                        | ^      |
|                                    |  | properly fitted side and tail boards.  |        |
|                                    |  | - Material having the potential to create dust should not be loaded              | ^      |
|                                    |  | from a level higher than the side and tail boards and should be                  |        |
|                                    |  | dampened and covered by a clean tarpaulin.                                       |        |
|                                    |  | - The tarpaulin should be properly secured and should extent at                  | ^      |
|                                    |  | least 300 mm over the edges of the sides and tailboards. The                     |        |
|                                    |  | material should also be dampened if necessary, before                            |        |
|                                    |  | transportation.  |        |
|                                    |  | - The vehicles should be restricted to maximum speed of 10 km                    | ^      |
|                                    |  | per hour and confined haulage and delivery vehicle to                            |        |
|                                    |  | designated roadways insider the site. On- site unpaved roads                     |        |
|                                    |  | should be compacted and kept free of lose materials.                             |        |
|                                    |  | - Vehicle washing facilities should be provided at every vehicle                 | ^      |
|                                    |  | exit point.  |        |
|                                    |  | - The area where vehicle washing takes place and the section of                  | ^      |
|                                    |  | the road between the washing facilities and the exit point should                |        |
|                                    |  | be paved with concrete, bituminous materials or hardcores.                       |        |
|                                    |  | - Every main haul road should be scaled with concrete and kept                   | ^      |
|                                    |  | clear of dusty materials or sprayed with water so as to                          |        |
|                                    |  | maintain the entire road surface wet.  |        |
|                                    |  | <ul> <li>Every stock of more than 20 bags of cement should be covered</li> </ul> | ^      |
|                                    |  | entirely by impervious sheeting placed in an area sheltered on                   |        |
|                                    |  | the top and the three sides.   |        |
|                                    |  | <ul> <li>Every vehicle should be washed to remove any dusty materials</li> </ul> | ^      |
|                                    |  | - Every vehicle should be washed to remove any dusty materials                   |        |

| EIA for KTD<br>Development<br>Ref. | EIA for KTD<br>- Roads D3A<br>& D4A Ref. | Environmental Protection Measures / Mitigation Measures           | Status |
|------------------------------------|--|---|--------|
| S3.3                               |  | Use of quiet PME, movable barriers for Asphalt Paver, Breaker,    | ^      |
|                                    |  | Excavator and Hand-held breaker and full enclosure for Air        |        |
|                                    |  | Compressor, Bar Bender, Concrete Pump, Generator and Water        |        |
|                                    |  | Pump.   |        |
| S3.3                               |  | Good Site Practice:   |        |
| S3.3                               |  | - Only well-maintained plant should be operated on-site and       | ^      |
|                                    |  | plant should be serviced regularly during the construction        |        |
|                                    |  | program.  |        |
|                                    |  | - Silencers or mufflers on construction equipment should be       | ^      |
|                                    |  | utilized and should be properly maintained during the             |        |
|                                    |  | construction program.   |        |
|                                    |  | - Mobile plant, if any, should be sited as far away from NSRs as  | ^      |
|                                    |  | possible.   |        |
|                                    |  | - Machines and plant (such as trucks) that may be in intermittent | ^      |
|                                    |  | use should be shut down between works periods or should be        |        |
|                                    |  | throttled down to a minimum.                                      |        |
|                                    |  | - Plant known to emit noise strongly in one direction should,     | ^      |
|                                    |  | wherever possible, be orientated so that the noise is directed    |        |
|                                    |  | away from the nearby NSRs.  |        |
|                                    |  | - Material stockpiles and other structures should be effectively  | ^      |
|                                    |  | utilized, wherever practicable, in screening noise from on-site   |        |
|                                    |  | construction activities.  |        |
|                                    |  | - Scheduling of Construction Works during School                  | N/A    |
|                                    |  | Examination Period  |        |

| Implementatio                      | Implementation Schedule for Water Quality Measures |   |        |  |  |
|------------------------------------|--|---|--------|--|--|
| EIA for KTD<br>Development<br>Ref. | EIA for KTD<br>- Roads D3A<br>& D4A Ref.           | Environmental Protection Measures / Mitigation Measures   | Status |  |  |
| S3.4                               |  | Construction RunoffExposed soil areas should be minimised to reduce the potential forincreased siltation, contamination of runoff, and erosion.Construction runoff related impacts associated with the aboveground construction activities can be readily controlled through theuse of appropriate mitigation measures which include: |        |  |  |
| S3.4                               |  | - use of sediment traps.  | ^      |  |  |
| S3.4                               |  | - adequate maintenance of drainage systems to prevent flooding and overflow.  | ^      |  |  |

| EIA for KTD<br>Development<br>Ref. | EIA for KTD<br>- Roads D3A<br>& D4A Ref. |   | Environmental Protection Measures / Mitigation Measures              | Status |
|------------------------------------|--|---|--|--------|
|                                    | S5.8                                     | - | Surface run-off from construction sites should be discharged         | ^      |
|                                    |  |   | into storm drains via adequately designed sand/silt removal          |        |
|                                    |  |   | facilities such as sand traps, silt traps and sedimentation basins.  |        |
|                                    | S5.8                                     | - | Channels or earth bunds or sand bag barriers should be provided      | ^      |
|                                    |  |   | on site to properly direct stormwater to such silt removal           |        |
|                                    |  |   | facilities. Perimeter channels should be provided on site            |        |
|                                    |  |   | boundaries where necessary to intercept storm run-off from           |        |
|                                    |  |   | outside the site so that it will not wash across the site. Catchpits |        |
|                                    |  |   | and perimeter channels should be constructed in advance of site      |        |
|                                    |  |   | formation works and earthworks.                                      |        |
|                                    | S5.8                                     | - | Silt removal facilities, channels and manholes should be             | ^      |
|                                    |  |   | maintained and the deposited silt and grit should be removed         |        |
|                                    |  |   | regularly, at the onset of and after each rainstorm to prevent       |        |
|                                    |  |   | local flooding. Any practical options for the diversion and          |        |
|                                    |  |   | re-alignment of drainage should comply with both engineering         |        |
|                                    |  |   | and environmental requirements in order to provide adequate          |        |
|                                    |  |   | hydraulic capacity of all drains. Minimum distance of 100 m          |        |
|                                    |  |   | should be maintained between the discharge points of                 |        |
|                                    |  |   | construction site run-off and the existing saltwater intakes.        |        |
|                                    | S5.8                                     | - | Earthworks final surfaces should be well compacted and the           | ^      |
|                                    |  |   | subsequent permanent work or surface protection should be            |        |
|                                    |  |   | carried out immediately after the final surfaces are formed to       |        |
|                                    |  |   | prevent erosion caused by rainstorms. Appropriate drainage like      |        |
|                                    |  |   | intercepting channels should be provided where necessary.            |        |
|                                    | S5.8                                     | - | Measures should be taken to minimize the ingress of rainwater        | ^      |
|                                    | 50.0                                     |   | into trenches. If excavation of trenches in wet seasons is           |        |
|                                    |  |   | necessary, they should be dug and backfilled in short sections.      |        |
|                                    |  |   | Rainwater pumped out from trenches or foundation excavations         |        |
|                                    |  |   | should be discharged into storm drains via silt removal facilities.  |        |
|                                    | S5.8                                     | - | Open stockpiles of construction materials (e.g. aggregates,          | ^      |
|                                    | 53.0                                     | - |  |        |
|                                    |  |   | sand and fill material) on sites should be covered with tarpaulin    |        |
|                                    | 0.5.0                                    |   | or similar fabric during rainstorms.                                 | ^      |
|                                    | S5.8                                     | - | Manholes (including newly constructed ones) should always be         |        |
|                                    |  |   | adequately covered and temporarily sealed so as to prevent silt,     |        |
|                                    |  |   | construction materials or debris from getting into the drainage      |        |
|                                    |  |   | system, and to prevent storm run-off from getting into foul          |        |
|                                    |  |   | sewers. Discharge of surface run-off into foul sewers must           |        |
|                                    |  |   | always be prevented in order not to unduly overload the foul         |        |

| Implementatio                      | n Schedule for V                         | Water Quality Measures  |        |
|------------------------------------|--|---|--------|
| EIA for KTD<br>Development<br>Ref. | EIA for KTD<br>- Roads D3A<br>& D4A Ref. | Environmental Protection Measures / Mitigation Measures                 | Status |
|                                    |  | sewerage system.  |        |
|                                    | S5.8                                     | - Good site practices should be adopted to remove rubbish and           | ^      |
|                                    |  | litter from construction sites so as to prevent the rubbish and         |        |
|                                    |  | litter from spreading from the site area. It is recommended to          |        |
|                                    |  | clean the construction sites on a regular basis.                        |        |
| S3.4                               |  | Construction site should be provided with adequately designed           | ^      |
|                                    |  | perimeter channel and pre-treatment facilities and proper               |        |
|                                    |  | maintenance. The boundaries of critical areas of earthworks should      |        |
|                                    |  | be marked and surrounded by dykes or embankments for flood              |        |
|                                    |  | protection. Temporary ditches should be provided to facilitate runoff   |        |
|                                    |  | discharge into the appropriate watercourses, via a silt retention pond. |        |
|                                    |  | Permanent drainage channels should incorporate sediment basins or       |        |
|                                    |  | traps and baffles to enhance deposition rates. The design of efficient  |        |
|                                    |  | silt removal facilities should be based on the guidelines in Appendix   |        |
|                                    |  | A1 of ProPECC PN 1/94.  |        |
| \$3.4                              | S5.8                                     | Ideally, construction works should be programmed to minimise            | ^      |
|                                    |  | surface excavation works during the rainy season (April to              |        |
|                                    |  | September). All exposed earth areas should be completed as soon as      |        |
|                                    |  | possible after earthworks have been completed, or alternatively,        |        |
|                                    |  | within 14 days of the cessation of earthworks where practicable.        |        |
|                                    |  | If excavation of soil cannot be avoided during the rainy season, or at  |        |
|                                    |  | any time of year when rainstorms are likely, exposed slope surfaces     |        |
|                                    |  | should be covered by tarpaulin or other means.                          |        |
|                                    |  | If excavation in soil cannot be avoided in these months or at any       |        |
|                                    |  | time of year when rainstorms are likely, for the purpose of             |        |
|                                    |  | preventing soil erosion, temporary exposed slope surfaces should be     |        |
|                                    |  | covered e.g. by tarpaulin, and temporary access roads should be         |        |
|                                    |  | protected by crushed stone or gravel, as excavation proceeds.           |        |
|                                    |  | Intercepting channels should be provided (e.g. along the crest / edge   |        |
|                                    |  | of excavation) to prevent storm runoff from washing across exposed      |        |
|                                    |  | soil surfaces. Arrangements should always be in place in such a way     |        |
|                                    |  | that adequate surface protection measures can be safely carried out     |        |
|                                    |  | well before the arrival of a rainstorm.                                 |        |
| \$3.4                              |  | Sediment tanks of sufficient capacity, constructed from pre-formed      | ^      |
|                                    |  | individual cells of approximately 6 to 8 $m^3$ capacity, are            |        |
|                                    |  | recommended as a general mitigation measure which can be used           |        |
|                                    |  | for settling surface runoff prior to disposal. The system capacity is   |        |
|                                    |  | flexible and able to handle multiple inputs from a variety of sources   |        |

| Implementatio                      | on Schedule for <b>`</b>                 | Water Quality Measures  |        |
|------------------------------------|--|---|--------|
| EIA for KTD<br>Development<br>Ref. | EIA for KTD<br>- Roads D3A<br>& D4A Ref. | Environmental Protection Measures / Mitigation Measures                       | Status |
|                                    |  | and particularly suited to applications where the influent is pumped.         |        |
| S3.4                               |  | Open stockpiles of construction materials (for examples, aggregates,          | ^      |
|                                    |  | sand and fill material) of more than 50 m <sup>3</sup> should be covered with |        |
|                                    |  | tarpaulin or similar fabric during rainstorms. Measures should be             |        |
|                                    |  | taken to prevent the washing away of construction materials, soil,            |        |
|                                    |  | silt or debris into any drainage system.                                      |        |
| S3.4                               |  | Manholes (including newly constructed ones) should always be                  | ^      |
|                                    |  | adequately covered and temporarily sealed so as to prevent silt,              |        |
|                                    |  | construction materials or debris being washed into the drainage               |        |
|                                    |  | system and storm runoff being directed into foul sewers.                      |        |
| S3.4                               |  | Precautions to be taken at any time of year when rainstorms are               | ^      |
|                                    |  | likely, actions to be taken when a rainstorm is imminent or forecast,         |        |
|                                    |  | and actions to be taken during or after rainstorms are summarised in          |        |
|                                    |  | Appendix A2 of ProPECC PN 1/94. Particular attention should be                |        |
|                                    |  | paid to the control of silty surface runoff during storm events.              |        |
| S3.4                               |  | Oil interceptors should be provided in the drainage system and                | NA     |
|                                    |  | regularly cleaned to prevent the release of oils and grease into the          |        |
|                                    |  | storm water drainage system after accidental spillages. The                   |        |
|                                    |  | interceptor should have a bypass to prevent flushing during periods           |        |
|                                    |  | of heavy rain.  |        |
| S3.4                               | S5.8                                     | Wheel Washing Water   | ^      |
|                                    |  | All vehicles and plant should be cleaned before leaving a                     |        |
|                                    |  | construction site to ensure no earth, mud, debris and the like is             |        |
|                                    |  | deposited by them on roads. An adequately designed and located                |        |
|                                    |  | wheel washing bay should be provided at every site exit, and                  |        |
|                                    |  | wash-water should have sand and silt settled out and removed at               |        |
|                                    |  | least on a weekly basis to ensure the continued efficiency of the             |        |
|                                    |  | process. The section of access road leading to, and exiting from, the         |        |
|                                    |  | wheel-wash bay to the public road should be paved with sufficient             |        |
|                                    |  | backfall toward the wheel-wash bay to prevent vehicle tracking of             |        |
|                                    |  | soil and silty water to public roads and drains.                              |        |
| S3.4                               |  | Drainage  | ^      |
|                                    |  | It is recommended that on-site drainage system should be installed            |        |
|                                    |  | prior to the commencement of other construction activities.                   |        |
|                                    |  | Sediment traps should be installed in order to minimise the sediment          |        |
|                                    |  | loading of the effluent prior to discharge into foul sewers. There            |        |
|                                    |  | should be no direct discharge of effluent from the site into the sea.         |        |
| S3.4                               |  | All temporary and permanent drainage pipes and culverts provided              | ^      |

| EIA for KTD<br>Development<br>Ref. | EIA for KTD<br>- Roads D3A<br>& D4A Ref. | Environmental Protection Measures / Mitigation Measures                   | Status |
|------------------------------------|--|---|--------|
|                                    |  | to facilitate runoff discharge should be adequately designed for the      |        |
|                                    |  | controlled release of storm flows. All sediment control measures          |        |
|                                    |  | should be regularly inspected and maintained to ensure proper and         |        |
|                                    |  | efficient operation at all times and particularly following rain          |        |
|                                    |  | storms. The temporarily diverted drainage should be reinstated to its     |        |
|                                    |  | original condition when the construction work has finished or the         |        |
|                                    |  | temporary diversion is no longer required.                                |        |
| \$3.4                              |  | All fuel tanks and storage areas should be provided with locks and        | ^      |
|                                    |  | be located on sealed areas, within bunds of a capacity equal to 110%      |        |
|                                    |  | of the storage capacity of the largest tank, to prevent spilled fuel oils |        |
|                                    |  | from reaching the coastal waters of the Victoria Harbour WCZ.             |        |
| S3.4                               | S5.8                                     | Sewage Effluent   | ^      |
|                                    |  | Construction work force sewage discharges on site are expected to         |        |
|                                    |  | be connected to the existing trunk sewer or sewage treatment              |        |
|                                    |  | facilities. The construction sewage may need to be handled by             |        |
|                                    |  | portable chemical toilets prior to the commission of the on-site          |        |
|                                    |  | sewer system. Appropriate numbers of portable toilets should be           |        |
|                                    |  | provided by a licensed contractor to serve the large number of            |        |
|                                    |  | construction workers over the construction site. The Contractor           |        |
|                                    |  | should also be responsible for waste disposal and maintenance             |        |
|                                    |  | practices.  |        |
|                                    |  | Notices should be posted at conspicuous locations to remind the           |        |
|                                    |  | workers not to discharge any sewage or wastewater into the                |        |
|                                    |  | surrounding environment. Regular environmental audit of the               |        |
|                                    |  | construction site will provide an effective control of any                |        |
|                                    |  | malpractices and can encourage continual improvement of                   |        |
|                                    |  | environmental performance on site. It is anticipated that sewage          |        |
|                                    |  | generation during the construction phase of the project would not         |        |
|                                    |  | cause water pollution problem after undertaking all required              |        |
|                                    |  | measures.   |        |
| \$3.4                              |  | Stormwater Discharges   | ^      |
|                                    |  | Minimum distances of 100 m should be maintained between the               |        |
|                                    |  | existing or planned stormwater discharges and the existing or             |        |
|                                    |  | planned seawater intakes  |        |
| S3.4                               |  | Debris and Litter   | ^      |
| ~~                                 |  | In order to maintain water quality in acceptable conditions with          |        |
|                                    |  | regard to aesthetic quality, contractors should be required, under        |        |
|                                    |  | conditions of contract, to ensure that site management is optimised       |        |

| and that disposal of any solid materials, litter or wastes to marine waters does not occur.         \$5.8       Boring and Drilling Water         Water used in ground boring and drilling for site investigation or rock / soil anchoring should as far as practicable be re-circulated after sedimentation. When there is a need for final disposal, the wastewater should be discharged into storm drains via silt removal facilities.         \$5.8       Acid Cleaning, Etching and Pickling Wastewater         Acidic Wastewater should be discharged into storm drains via silt removal facilities.       NA         Acidic Wastewater generated from acid cleaning, etching, pickling and similar activities should be neutralized to within the pH range of 6 to 10 before discharging into foul severs.       NA         S5.8       Effluent Discharge          There is a need to apply to EPD for a discharge licence for discharge of effluent from the construction site under the WPCO. The discharge quality must meet the requirements specified in the discharge ficence. All the runoff and wastewater generated from the works areas should be treated so that it satisfies all the standards listed in the TM-DSS. Minimum distance of 100 m should be maintained between the discharge points of construction site effluent and the existing seawater intakes and the planned WSR mentioned in S5.3.1 as appropriate. The beneficial uses of the treated effluent for other on-site activities such as dust suppression, wheel washing and general cleaning etc., can minimise water consumption and reduce the effluent discharge volume. If monitoring of the treated effluent quality from the works areas is required during the construction phase of the Project, the monitoring should be carried out in accordanc  | CIA for KTD<br>Development<br>Ref. | EIA for KTD<br>– Roads D3A<br>& D4A Ref. | Environmental Protection Measures / Mitigation Measures              | Status |
|--|------------------------------------|--|--|--------|
| S5.8       Boring and Drilling Water       ^         Water used in ground boring and drilling for site investigation or rock / soil anchoring should as far as practicable be re-circulated after sedimentation. When there is a need for final disposal, the wastewater should be discharged into storm drains via silt removal facilities.         S5.8       Acid Cleaning, Etching and Pickling Wastewater         Acidic wastewater generated from acid cleaning, etching, pickling and similar activities should be neutralized to within the pH range of 6 to 10 before discharging into foul severs.       ^         S5.8       Effluent Discharge       ^         There is a need to apply to EPD for a discharge licence for discharge of effluent from the construction site under the WPCO. The discharge quality must meet the requirements specified in the discharge licence. All the runoff and wastewater generated from the works areas should be treated so that it satisfies all the standards listed in the TM-DSS. Minimum distance of 100 m should be maintained between the discharge points of construction site effluent and the existing seawater intakes and the planned WSR mentioned in S5.3.1 as appropriate. The beneficial uses of the treated effluent for other on-site activities such as dust suppression, wheel washing and general cleaning etc., can minimise water consumption and reduce the effluent quality from the works areas is required during the construction phase of the Project, the monitoring of the treated effluent quality of the treated effluent water waster were which is under the ambit of regional office (RO) of EPD.         S5.8       Accidental Spillage       ^         Contractor must register as a chemical waste producer if chemical wastes would be  |                                    |  | and that disposal of any solid materials, litter or wastes to marine |        |
| 33.3       Dring and Drinng Tratel         Water used in ground boring and drilling for site investigation or rock / soil anchoring should as far as practicable be re-circulated after sedimentation. When there is a need for final disposal, the wastewater should be discharged into storm drains via silt removal facilities.         S5.8       Acid Cleaning, Etching and Pickling Wastewater       NA         Acidic wastewater generated from acid cleaning, etching, pickling and similar activities should be neutralized to within the pH range of 6 to 10 before discharging into foul sewers.       Acidic wastewater generated from acid cleaning, etching, pickling and similar activities should be neutralized to within the pH range of 6 to 10 before discharging into foul sewers.       Acidic uselexity and the construction site under the WPCO. The discharge quality must meet the requirements specified in the discharge picence. All the runoff and wastewater generated from the works areas should be treated so that it satisfies all the standards listed in the TM-DSS. Minimum distance of 100 m should be maintained between the discharge points of construction site effluent and the existing seawater intakes and the planned WSR mentioned in S5.3.1 as appropriate. The beneficial uses of the treated effluent for other on-site activities such as dust suppression, wheel washing and general cleaning etc., can minimise water consumption and reduce the effluent discharge volume. If monitoring of the treated effluent quality from the works areas is required during the construction phase of the Project, the monitoring should be carried out in accordance with the relevant WPCO licence which is under the ambit of regional office (RO) of EPD.         S5.8       Accidental Spillage       Contractor must register as a chemical waste producer if chemica |                                    |  | waters does not occur.   |        |
| rock / soil anchoring should as far as practicable be re-circulated after sedimentation. When there is a need for final disposal, the wastewater should be discharged into storm drains via silt removal facilities.         S5.8       Acid Cleaning, Etching and Pickling Wastewater       NA         Acidic wastewater generated from acid cleaning, etching, pickling and similar activities should be neutralized to within the pH range of 6 to 10 before discharging into foul sewers.       NA         S5.8       Effluent Discharge       ^         There is a need to apply to EPD for a discharge licence for discharge of effluent from the construction site under the WPCO. The discharge quality must meet the requirements specified in the discharge licence. All the runoff and wastewater generated from the works areas should be treated so that it satisfies all the standards listed in the TM-DSS. Minimum distance of 100 m should be maintained between the discharge points of construction site effluent and the existing seawater intakes and the planned WSR mentioned in S5.3.1 as appropriate. The beneficial uses of the treated effluent for other on-site activities such as dust suppression, wheel washing and general cleaning etc., can minimise water consumption and reduce the effluent duscharge volume. If monitoring of the treated effluent quality from the works areas is required during the construction phase of the Project, the monitoring should be carried out in accordance with the relevant WPCO licence which is under the ambit of regional office (RO) of EPD.         S5.8       Accidental Spillage       ^         Contractor must register as a chemical waste producer if chemical wastes would be produced from the construction activities. The Waste Disposal Ordinance (Cap 354) and its subsi   |                                    | S5.8                                     | Boring and Drilling Water  | ^      |
| after sedimentation. When there is a need for final disposal, the<br>wastewater should be discharged into storm drains via silt removal<br>facilities.NAS5.8Acid Cleaning, Etching and Pickling Wastewater<br>Acidic wastewater generated from acid cleaning, etching, pickling<br>and similar activities should be neutralized to within the pH range<br>of 6 to 10 before discharging into<br>foul sewers.NAS5.8Effluent Discharge<br>of effluent from the construction site under the WPCO. The<br>discharge quality must meet the requirements specified in the<br>discharge licence. All the runoff and wastewater generated from the<br>works areas should be treated so that it satisfies all the standards<br>listed in the TM-DSS. Minimum distance of 100 m should be<br>maintained between the discharge points of construction site effluent<br>   |                                    |  | Water used in ground boring and drilling for site investigation or   |        |
| wastewater should be discharged into storm drains via silt removal<br>facilities.NAS5.8Acid Cleaning, Etching and Pickling Wastewater<br>Acidic wastewater generated from acid cleaning, etching, pickling<br>and similar activities should be neutralized to within the pH range<br>of 6 to 10 before discharging into<br>foul sewers.NAS5.8Effluent Discharge<br>of effluent from the construction site under the WPCO. The<br>discharge quality must meet the requirements specified in the<br>discharge licence. All the runoff and wastewater generated from the<br>works areas should be treated so that it satisfies all the standards<br>listed in the TM-DSS. Minimum distance of 100 m should be<br>maintained between the discharge points of construction site effluent<br>and the existing seawater intakes and the planned WSR mentioned in<br>S5.3.1 as appropriate. The beneficial uses of the treated effluent for<br>other on-site activities such as dust suppression, wheel washing and<br>general cleaning etc., can minimise water consumption and reduce<br>the effluent discharge volume. If monitoring of the treated<br>effluent quality from the works areas is required during the<br>construction phase of the Project, the monitoring should be carried<br>out in accordance with the relevant WPCO licence which is under<br>the ambit of regional office (RO) of EPD.^S5.8Accidental Spillage<br>Contractor must register as a chemical waste producer if chemical<br>wastes would be produced from the construction activities. The<br>Waste Disposal Ordinance (Cap 354) and its subsidiary regulations  |                                    |  | rock / soil anchoring should as far as practicable be re-circulated  |        |
| facilities.       NA         S5.8       Acid Cleaning, Etching and Pickling Wastewater<br>Acidic wastewater generated from acid cleaning, etching, pickling<br>and similar activities should be neutralized to within the pH range<br>of 6 to 10 before discharging into<br>foul sewers.       NA         S5.8       Effluent Discharge<br>There is a need to apply to EPD for a discharge licence for discharge<br>of effluent from the construction site under the WPCO. The<br>discharge quality must meet the requirements specified in the<br>discharge licence. All the runoff and wastewater generated from the<br>works areas should be treated so that it satisfies all the standards<br>listed in the TM-DSS. Minimum distance of 100 m should be<br>maintained between the discharge points of construction site effluent<br>and the existing seawater intakes and the planned WSR mentioned in<br>S5.3.1 as appropriate. The beneficial uses of the treated effluent for<br>other on-site activities such as dust suppression, wheel washing and<br>general cleaning etc., can minimise water consumption and reduce<br>the effluent discharge volume. If monitoring of the treated<br>effluent quality from the works areas is required during the<br>construction phase of the Project, the monitoring should be carried<br>out in accordance with the relevant WPCO licence which is under<br>the ambit of regional office (RO) of EPD.         S5.8       Accidental Spillage<br>Contractor must register as a chemical waste producer if chemical<br>wastes would be produced from the construction activities. The<br>Waste Disposal Ordinance (Cap 354) and its subsidiary regulations  |                                    |  | after sedimentation. When there is a need for final disposal, the    |        |
| S5.8       Acid Cleaning, Etching and Pickling Wastewater       NA         Acidic wastewater generated from acid cleaning, etching, pickling       and similar activities should be neutralized to within the pH range       of 6 to 10 before discharging into         foul sewers.       S5.8       Effluent Discharge       ^         There is a need to apply to EPD for a discharge licence for discharge       of effluent from the construction site under the WPCO. The       discharge quality must meet the requirements specified in the         discharge quality must meet the requirements specified in the       discharge licence. All the runoff and wastewater generated from the         works areas should be treated so that it satisfies all the standards       listed in the TM-DSS. Minimum distance of 100 m should be         maintained between the discharge points of construction site effluent       and the existing seawater intakes and the planned WSR mentioned in         S5.3.1 as appropriate. The beneficial uses of the treated effluent for       other on-site activities such as dust suppression, wheel washing and         general cleaning etc., can minimise water consumption and reduce       the effluent quality from the works areas is required during the         construction phase of the Project, the monitoring should be carried       out in accordance with the relevant WPCO licence which is under         the ambit of regional office (RO) of EPD.       S5.8       Accidental Spillage       Contractor must register as a chemical waste producer if chemical <tr< td=""><td></td><td></td><td>wastewater should be discharged into storm drains via silt removal</td><td></td></tr<>   |                                    |  | wastewater should be discharged into storm drains via silt removal   |        |
| Acidic wastewater generated from acid cleaning, etching, pickling<br>and similar activities should be neutralized to within the pH range<br>of 6 to 10 before discharging into<br>foul sewers.S5.8Effluent Discharge<br>There is a need to apply to EPD for a discharge licence for discharge<br>of effluent from the construction site under the WPCO. The<br>discharge quality must meet the requirements specified in the<br>discharge licence. All the runoff and wastewater generated from the<br>works areas should be treated so that it satisfies all the standards<br>listed in the TM-DSS. Minimum distance of 100 m should be<br>maintained between the discharge points of construction site effluent<br>and the existing seawater intakes and the planned WSR mentioned in<br>S5.3.1 as appropriate. The beneficial uses of the treated effluent for<br>other on-site activities such as dust suppression, wheel washing and<br>general cleaning etc., can minimise water consumption and reduce<br>the effluent discharge volume. If monitoring of the treated<br>effluent quality from the works areas is required during the<br>construction phase of the Project, the monitoring should be carried<br>out in accordance with the relevant WPCO licence which is under<br>the ambit of regional office (RO) of EPD.^S5.8Accidental Spillage<br>Contractor must register as a chemical waste producer if chemical<br>wastes would be produced from the construction activities. The<br>Waste Disposal Ordinance (Cap 354) and its subsidiary regulations^   |                                    |  | facilities.  |        |
| and similar activities should be neutralized to within the pH range<br>of 6 to 10 before discharging into<br>foul sewers.*S5.8Effluent Discharge<br>There is a need to apply to EPD for a discharge licence for discharge<br>  |                                    | S5.8                                     | Acid Cleaning, Etching and Pickling Wastewater                       | NA     |
| of 6 to 10 before discharging into<br>foul sewers.S5.8Effluent Discharge<br>There is a need to apply to EPD for a discharge licence for discharge<br>of effluent from the construction site under the WPCO. The<br>discharge quality must meet the requirements specified in the<br>discharge licence. All the runoff and wastewater generated from the<br>works areas should be treated so that it satisfies all the standards<br>listed in the TM-DSS. Minimum distance of 100 m should be<br>maintained between the discharge points of construction site effluent<br>and the existing seawater intakes and the planned WSR mentioned in<br>S5.3.1 as appropriate. The beneficial uses of the treated effluent for<br>other on-site activities such as dust suppression, wheel washing and<br>general cleaning etc., can minimise water consumption and reduce<br>the effluent discharge volume. If monitoring of the treated<br>effluent quality from the works areas is required during the<br>construction phase of the Project, the monitoring should be carried<br>out in accordance with the relevant WPCO licence which is under<br>the ambit of regional office (RO) of EPD.S5.8Accidental Spillage<br>Contractor must register as a chemical waste producer if chemical<br>wastes would be produced from the construction activities. The<br>Waste Disposal Ordinance (Cap 354) and its subsidiary regulations   |                                    |  | Acidic wastewater generated from acid cleaning, etching, pickling    |        |
| foul sewers.S5.8Effluent Discharge<br>There is a need to apply to EPD for a discharge licence for discharge<br>of effluent from the construction site under the WPCO. The<br>discharge quality must meet the requirements specified in the<br>discharge licence. All the runoff and wastewater generated from the<br>works areas should be treated so that it satisfies all the standards<br>listed in the TM-DSS. Minimum distance of 100 m should be<br>maintained between the discharge points of construction site effluent<br>and the existing seawater intakes and the planned WSR mentioned in<br>S5.3.1 as appropriate. The beneficial uses of the treated effluent for<br>other on-site activities such as dust suppression, wheel washing and<br>general cleaning etc., can minimise water consumption and reduce<br>the effluent discharge volume. If monitoring of the treated<br>effluent quality from the works areas is required during the<br>construction phase of the Project, the monitoring should be carried<br>out in accordance with the relevant WPCO licence which is under<br>the ambit of regional office (RO) of EPD.S5.8Accidental Spillage<br>Contractor must register as a chemical waste producer if chemical<br>wastes would be produced from the construction activities. The<br>Waste Disposal Ordinance (Cap 354) and its subsidiary regulations   |                                    |  | and similar activities should be neutralized to within the pH range  |        |
| foul sewers.S5.8Effluent Discharge<br>There is a need to apply to EPD for a discharge licence for discharge<br>of effluent from the construction site under the WPCO. The<br>discharge quality must meet the requirements specified in the<br>discharge licence. All the runoff and wastewater generated from the<br>works areas should be treated so that it satisfies all the standards<br>listed in the TM-DSS. Minimum distance of 100 m should be<br>maintained between the discharge points of construction site effluent<br>and the existing seawater intakes and the planned WSR mentioned in<br>S5.3.1 as appropriate. The beneficial uses of the treated effluent for<br>other on-site activities such as dust suppression, wheel washing and<br>general cleaning etc., can minimise water consumption and reduce<br>the effluent discharge volume. If monitoring of the treated<br>effluent quality from the works areas is required during the<br>construction phase of the Project, the monitoring should be carried<br>out in accordance with the relevant WPCO licence which is under<br>the ambit of regional office (RO) of EPD.S5.8Accidental Spillage<br>Contractor must register as a chemical waste producer if chemical<br>wastes would be produced from the construction activities. The<br>Waste Disposal Ordinance (Cap 354) and its subsidiary regulations   |                                    |  |  |        |
| S5.8       Effluent Discharge<br>There is a need to apply to EPD for a discharge licence for discharge<br>of effluent from the construction site under the WPCO. The<br>discharge quality must meet the requirements specified in the<br>discharge licence. All the runoff and wastewater generated from the<br>works areas should be treated so that it satisfies all the standards<br>listed in the TM-DSS. Minimum distance of 100 m should be<br>maintained between the discharge points of construction site effluent<br>and the existing seawater intakes and the planned WSR mentioned in<br>S5.3.1 as appropriate. The beneficial uses of the treated effluent for<br>other on-site activities such as dust suppression, wheel washing and<br>general cleaning etc., can minimise water consumption and reduce<br>the effluent discharge volume. If monitoring of the treated<br>effluent quality from the works areas is required during the<br>construction phase of the Project, the monitoring should be carried<br>out in accordance with the relevant WPCO licence which is under<br>the ambit of regional office (RO) of EPD.         S5.8       Accidental Spillage<br>Contractor must register as a chemical waste producer if chemical<br>wastes would be produced from the construction activities. The<br>Waste Disposal Ordinance (Cap 354) and its subsidiary regulations  |                                    |  |  |        |
| There is a need to apply to EPD for a discharge licence for discharge<br>of effluent from the construction site under the WPCO. The<br>discharge quality must meet the requirements specified in the<br>discharge licence. All the runoff and wastewater generated from the<br>works areas should be treated so that it satisfies all the standards<br>listed in the TM-DSS. Minimum distance of 100 m should be<br>maintained between the discharge points of construction site effluent<br>and the existing seawater intakes and the planned WSR mentioned in<br>S5.3.1 as appropriate. The beneficial uses of the treated effluent for<br>other on-site activities such as dust suppression, wheel washing and<br>general cleaning etc., can minimise water consumption and reduce<br>the effluent quality from the works areas is required during the<br>construction phase of the Project, the monitoring should be carried<br>out in accordance with the relevant WPCO licence which is under<br>the ambit of regional office (RO) of EPD.^^\$5.8Accidental Spillage<br>Contractor must register as a chemical waste producer if chemical<br>wastes would be produced from the construction activities. The<br>Waste Disposal Ordinance (Cap 354) and its subsidiary regulations^  |                                    | S5.8                                     |  | ^      |
| of effluent from the construction site under the WPCO. The<br>discharge quality must meet the requirements specified in the<br>discharge licence. All the runoff and wastewater generated from the<br>works areas should be treated so that it satisfies all the standards<br>listed in the TM-DSS. Minimum distance of 100 m should be<br>maintained between the discharge points of construction site effluent<br>and the existing seawater intakes and the planned WSR mentioned in<br>   |                                    |  |  |        |
| discharge quality must meet the requirements specified in the<br>discharge licence. All the runoff and wastewater generated from the<br>works areas should be treated so that it satisfies all the standards<br>listed in the TM-DSS. Minimum distance of 100 m should be<br>maintained between the discharge points of construction site effluent<br>and the existing seawater intakes and the planned WSR mentioned in<br>S5.3.1 as appropriate. The beneficial uses of the treated effluent for<br>other on-site activities such as dust suppression, wheel washing and<br>general cleaning etc., can minimise water consumption and reduce<br>the effluent discharge volume. If monitoring of the treated<br>effluent quality from the works areas is required during the<br>construction phase of the Project, the monitoring should be carried<br>out in accordance with the relevant WPCO licence which is under<br>the ambit of regional office (RO) of EPD.^\$5.8Accidental Spillage<br>Contractor must register as a chemical waste producer if chemical<br>wastes would be produced from the construction activities. The<br>Waste Disposal Ordinance (Cap 354) and its subsidiary regulations  |                                    |  |  |        |
| discharge licence. All the runoff and wastewater generated from the<br>works areas should be treated so that it satisfies all the standards<br>listed in the TM-DSS. Minimum distance of 100 m should be<br>maintained between the discharge points of construction site effluent<br>and the existing seawater intakes and the planned WSR mentioned in<br>S5.3.1 as appropriate. The beneficial uses of the treated effluent for<br>other on-site activities such as dust suppression, wheel washing and<br>general cleaning etc., can minimise water consumption and reduce<br>the effluent discharge volume. If monitoring of the treated<br>effluent quality from the works areas is required during the<br>construction phase of the Project, the monitoring should be carried<br>out in accordance with the relevant WPCO licence which is under<br>the ambit of regional office (RO) of EPD.S5.8Accidental Spillage<br>Contractor must register as a chemical waste producer if chemical<br>wastes would be produced from the construction activities. The<br>Waste Disposal Ordinance (Cap 354) and its subsidiary regulations   |                                    |  |  |        |
| works areas should be treated so that it satisfies all the standards<br>listed in the TM-DSS. Minimum distance of 100 m should be<br>maintained between the discharge points of construction site effluent<br>and the existing seawater intakes and the planned WSR mentioned in<br>S5.3.1 as appropriate. The beneficial uses of the treated effluent for<br>other on-site activities such as dust suppression, wheel washing and<br>general cleaning etc., can minimise water consumption and reduce<br>the effluent discharge volume. If monitoring of the treated<br>effluent quality from the works areas is required during the<br>construction phase of the Project, the monitoring should be carried<br>out in accordance with the relevant WPCO licence which is under<br>the ambit of regional office (RO) of EPD.^S5.8Accidental Spillage<br>Contractor must register as a chemical waste producer if chemical<br>wastes would be produced from the construction activities. The<br>Waste Disposal Ordinance (Cap 354) and its subsidiary regulations^  |                                    |  |  |        |
| Isited in the TM-DSS. Minimum distance of 100 m should be<br>maintained between the discharge points of construction site effluent<br>and the existing seawater intakes and the planned WSR mentioned in<br>S5.3.1 as appropriate. The beneficial uses of the treated effluent for<br>other on-site activities such as dust suppression, wheel washing and<br>general cleaning etc., can minimise water consumption and reduce<br>the effluent discharge volume. If monitoring of the treated<br>effluent quality from the works areas is required during the<br>construction phase of the Project, the monitoring should be carried<br>out in accordance with the relevant WPCO licence which is under<br>the ambit of regional office (RO) of EPD.^S5.8Accidental Spillage<br>Contractor must register as a chemical waste producer if chemical<br>wastes would be produced from the construction activities. The<br>Waste Disposal Ordinance (Cap 354) and its subsidiary regulations^  |                                    |  |  |        |
| maintained between the discharge points of construction site effluent<br>and the existing seawater intakes and the planned WSR mentioned in<br>S5.3.1 as appropriate. The beneficial uses of the treated effluent for<br>other on-site activities such as dust suppression, wheel washing and<br>general cleaning etc., can minimise water consumption and reduce<br>the effluent discharge volume. If monitoring of the treated<br>effluent quality from the works areas is required during the<br>construction phase of the Project, the monitoring should be carried<br>out in accordance with the relevant WPCO licence which is under<br>the ambit of regional office (RO) of EPD.^^S5.8Accidental Spillage<br>Contractor must register as a chemical waste producer if chemical<br>wastes would be produced from the construction activities. The<br>Waste Disposal Ordinance (Cap 354) and its subsidiary regulations^  |                                    |  |  |        |
| and the existing seawater intakes and the planned WSR mentioned in<br>S5.3.1 as appropriate. The beneficial uses of the treated effluent for<br>other on-site activities such as dust suppression, wheel washing and<br>general cleaning etc., can minimise water consumption and reduce<br>the effluent discharge volume. If monitoring of the treated<br>effluent quality from the works areas is required during the<br>construction phase of the Project, the monitoring should be carried<br>out in accordance with the relevant WPCO licence which is under<br>the ambit of regional office (RO) of EPD.S5.8Accidental Spillage<br>Contractor must register as a chemical waste producer if chemical<br>wastes would be produced from the construction activities. The<br>Waste Disposal Ordinance (Cap 354) and its subsidiary regulations  |                                    |  |  |        |
| S5.3.1 as appropriate. The beneficial uses of the treated effluent for<br>other on-site activities such as dust suppression, wheel washing and<br>general cleaning etc., can minimise water consumption and reduce<br>the effluent discharge volume. If monitoring of the treated<br>effluent quality from the works areas is required during the<br>construction phase of the Project, the monitoring should be carried<br>out in accordance with the relevant WPCO licence which is under<br>the ambit of regional office (RO) of EPD.S5.8Accidental Spillage<br>Contractor must register as a chemical waste producer if chemical<br>wastes would be produced from the construction activities. The<br>Waste Disposal Ordinance (Cap 354) and its subsidiary regulations  |                                    |  |  |        |
| other on-site activities such as dust suppression, wheel washing and<br>general cleaning etc., can minimise water consumption and reduce<br>the effluent discharge volume. If monitoring of the treated<br>effluent quality from the works areas is required during the<br>construction phase of the Project, the monitoring should be carried<br>out in accordance with the relevant WPCO licence which is under<br>the ambit of regional office (RO) of EPD.S5.8Accidental Spillage<br>Contractor must register as a chemical waste producer if chemical<br>wastes would be produced from the construction activities. The<br>Waste Disposal Ordinance (Cap 354) and its subsidiary regulations  |                                    |  | <b>0</b>   |        |
| general cleaning etc., can minimise water consumption and reduce<br>the effluent discharge volume. If monitoring of the treated<br>effluent quality from the works areas is required during the<br>construction phase of the Project, the monitoring should be carried<br>out in accordance with the relevant WPCO licence which is under<br>the ambit of regional office (RO) of EPD.S5.8Accidental Spillage<br>Contractor must register as a chemical waste producer if chemical<br>wastes would be produced from the construction activities. The<br>Waste Disposal Ordinance (Cap 354) and its subsidiary regulations  |                                    |  |  |        |
| the effluent discharge volume. If monitoring of the treated effluent quality from the works areas is required during the construction phase of the Project, the monitoring should be carried out in accordance with the relevant WPCO licence which is under the ambit of regional office (RO) of EPD.         S5.8       Accidental Spillage       ^         Contractor must register as a chemical waste producer if chemical wastes would be produced from the construction activities. The Waste Disposal Ordinance (Cap 354) and its subsidiary regulations       ^   |                                    |  |  |        |
| effluent quality from the works areas is required during the<br>construction phase of the Project, the monitoring should be carried<br>out in accordance with the relevant WPCO licence which is under<br>the ambit of regional office (RO) of EPD.S5.8Accidental Spillage<br>Contractor must register as a chemical waste producer if chemical<br>wastes would be produced from the construction activities. The<br>Waste Disposal Ordinance (Cap 354) and its subsidiary regulations   |                                    |  |  |        |
| construction phase of the Project, the monitoring should be carried<br>out in accordance with the relevant WPCO licence which is under<br>the ambit of regional office (RO) of EPD.S5.8Accidental Spillage<br>Contractor must register as a chemical waste producer if chemical<br>wastes would be produced from the construction activities. The<br>Waste Disposal Ordinance (Cap 354) and its subsidiary regulations   |                                    |  |  |        |
| out in accordance with the relevant WPCO licence which is under the ambit of regional office (RO) of EPD.       ^         S5.8       Accidental Spillage       ^         Contractor must register as a chemical waste producer if chemical wastes would be produced from the construction activities. The Waste Disposal Ordinance (Cap 354) and its subsidiary regulations       ^  |                                    |  |  |        |
| the ambit of regional office (RO) of EPD.         S5.8       Accidental Spillage<br>Contractor must register as a chemical waste producer if chemical<br>wastes would be produced from the construction activities. The<br>Waste Disposal Ordinance (Cap 354) and its subsidiary regulations   |                                    |  |  |        |
| S5.8       Accidental Spillage       ^         Contractor must register as a chemical waste producer if chemical wastes would be produced from the construction activities. The Waste Disposal Ordinance (Cap 354) and its subsidiary regulations       ^  |                                    |  |  |        |
| Contractor must register as a chemical waste producer if chemical<br>wastes would be produced from the construction activities. The<br>Waste Disposal Ordinance (Cap 354) and its subsidiary regulations   |                                    | 05.0                                     |  | ^      |
| wastes would be produced from the construction activities. The<br>Waste Disposal Ordinance (Cap 354) and its subsidiary regulations  |                                    | \$5.8                                    |  |        |
| Waste Disposal Ordinance (Cap 354) and its subsidiary regulations  |                                    |  |  |        |
|  |                                    |  |  |        |
| [ in particular the Waste Disposal (Chemical Waste) (General)  |                                    |  |  |        |
|  |                                    |  |  |        |
| Regulation, should be observed and complied with for control of  |                                    |  |  |        |
| chemical wastes.<br>Any service shop and maintenance facilities should be located on   |                                    |  |  |        |

| Implementatio                      | Implementation Schedule for Water Quality Measures |   |        |  |
|------------------------------------|--|---|--------|--|
| EIA for KTD<br>Development<br>Ref. | EIA for KTD<br>- Roads D3A<br>& D4A Ref.           | Environmental Protection Measures / Mitigation Measures             | Status |  |
|                                    |  | hard standings within a bunded area, and sumps and oil interceptors |        |  |
|                                    |  | should be provided. Maintenance of vehicles and equipment           |        |  |
|                                    |  | involving activities with potential for leakage and spillage should |        |  |
|                                    |  | only be undertaken within the areas appropriately equipped to       |        |  |
|                                    |  | control these discharges.   |        |  |
|                                    | S5.8   | Disposal of chemical wastes should be carried out in compliance     | ^      |  |
|                                    |  | with the Waste Disposal Ordinance. The Code of Practice on the      |        |  |
|                                    |  | Packaging, Labelling and Storage of Chemical Wastes published       |        |  |
|                                    |  | under the Waste Disposal Ordinance details the requirements to deal |        |  |
|                                    |  | with chemical wastes. General requirements are given as follows:    |        |  |
|                                    |  | - Suitable containers should be used to hold the chemical wastes    |        |  |
|                                    |  | to avoid leakage or spillage during storage, handling and           |        |  |
|                                    |  | transport.  |        |  |
|                                    | S5.8   | - Chemical waste containers should be suitably labelled, to notify  | ^      |  |
|                                    |  | and warn the personnel who are handling the wastes, to avoid        |        |  |
|                                    |  | accidents.  |        |  |
|                                    | S5.8   | - Storage area should be selected at a safe location on site and    | ^      |  |
|                                    |  | adequate space should be allocated to the storage area.             |        |  |

| Implementatio                      | on Schedule for V                        | Waste Management Measures  |        |
|------------------------------------|--|--|--------|
| EIA for KTD<br>Development<br>Ref. | EIA for KTD<br>- Roads D3A<br>& D4A Ref. | Environmental Protection Measures / Mitigation Measures              | Status |
| \$3.5                              |  | Good Site Practices  |        |
|                                    |  | It is not anticipated that adverse waste management related impacts  |        |
|                                    |  | would arise, provided that good site practices are adhered to.       |        |
|                                    |  | Recommendations for good site practices during construction          |        |
|                                    |  | activities include:  |        |
| \$3.5                              |  | - Nomination of an approved person, such as a site manager, to       | ^      |
|                                    |  | be responsible for good site practices, arrangements for             |        |
|                                    |  | collection and effective disposal to an appropriate facility, of all |        |
|                                    |  | wastes generated at the site.  |        |
|                                    | S6.7                                     | - Prepare a Waste Management Plan, which becomes a part of the       | ٨      |
|                                    |  | Environmental Management Plan, in accordance with the                |        |
|                                    |  | requirements stipulated in ETWB TC(W) No. 19/2005,                   |        |
|                                    |  | approved by the Engineer/Supervising Officer of the Project          |        |
|                                    |  | based on current practices on construction sites.                    |        |
| \$3.5                              | S6.7                                     | - Training of site personnel in proper waste management and          | ^      |
|                                    |  | chemical waste handling procedures.                                  |        |

| Implementatio                      | mplementation Schedule for Waste Management Measures |  |        |  |
|------------------------------------|--|--|--------|--|
| EIA for KTD<br>Development<br>Ref. | EIA for KTD<br>- Roads D3A<br>& D4A Ref.             | Environmental Protection Measures / Mitigation Measures              | Status |  |
| S3.5                               | S6.7   | - Provision of sufficient waste disposal points and regular          | ^*     |  |
|                                    |  | collection for disposal.   |        |  |
| S3.5                               | S6.7   | - Appropriate measures to minimise windblown litter and dust         | ^      |  |
|                                    |  | during transportation of waste by either covering trucks or by       |        |  |
|                                    |  | transporting wastes in enclosed containers.                          |        |  |
| S3.5                               |  | - A recording system for the amount of wastes generated,             | ^      |  |
|                                    |  | recycled and disposed of (including the disposal sites).             |        |  |
|                                    | S6.7   | - Regular cleaning and maintenance programme for drainage            | ^      |  |
|                                    |  | systems, sumps and oil interceptors.                                 |        |  |
|                                    | S6.7   | - Training should be provided to workers about the concepts of       | ^      |  |
|                                    |  | site cleanliness and appropriate waste management procedures,        |        |  |
|                                    |  | including waste reduction, reuse and recycle.                        |        |  |
| \$3.5                              |  | Waste Reduction Measures   | ^      |  |
|                                    |  | Good management and control can prevent the generation of a          |        |  |
|                                    |  | significant amount of waste. Waste reduction is best achieved at the |        |  |
|                                    |  | planning and design stage, as well as by ensuring the                |        |  |
|                                    |  | implementation of good site practices. Recommendations to achieve    |        |  |
|                                    |  | waste reduction include:   |        |  |
| S3.5                               | S6.7   | - Sort C&D waste from demolition of the remaining structures to      | NA     |  |
|                                    |  | recover recyclable portions such as metals.                          |        |  |
| S3.5                               | S6.7   | - Segregation and storage of different types of waste in different   | ^      |  |
|                                    |  | containers, skips or stockpiles to enhance reuse or recycling of     |        |  |
|                                    |  | materials and their proper disposal.                                 |        |  |
| \$3.5                              | S6.7   | - Encourage collection of aluminium cans, PET bottles and paper      | ^      |  |
|                                    |  | by providing separate labelled bins to enable these wastes to be     |        |  |
|                                    |  | segregated from other general refuse generated by the work           |        |  |
|                                    |  | force.   |        |  |
| \$3.5                              |  | - Any unused chemicals or those with remaining functional            | ^      |  |
|                                    |  | capacity should be recycled.   |        |  |
| \$3.5                              | S6.7   | - Proper storage and site practices to minimise the potential for    | ^      |  |
|                                    |  | damage or contamination of construction materials.                   |        |  |
| \$3.5                              |  | Construction and Demolition Materials                                |        |  |
|                                    |  | Mitigation measures and good site practices should be incorporated   |        |  |
|                                    |  | in the contract document to control potential environmental impact   |        |  |
|                                    |  | from handling and transportation of C&D material. The mitigation     |        |  |
|                                    |  | measures include:  |        |  |
| \$3.5                              |  | - Where it is unavoidable to have transient stockpiles of C&D        | ^      |  |
|                                    |  | material within the Project work site pending collection for         |        |  |

| EIA for KTD<br>Development<br>Ref. | EIA for KTD<br>- Roads D3A<br>& D4A Ref. | Environmental Protection Measures / Mitigation Measures                                | Status |
|------------------------------------|--|--|--------|
|                                    |  | disposal, the transient stockpiles shall be located away from                          |        |
|                                    |  | waterfront or storm drains as far as possible.   |        |
| \$3.5                              |  | - Open stockpiles of construction materials or construction                            | ^      |
|                                    |  | wastes on-site should be covered with tarpaulin or similar                             |        |
|                                    |  | fabric.  |        |
| \$3.5                              |  | - Skip hoist for material transport should be totally enclosed by impervious sheeting. | ^      |
| S3.5                               |  | - Every vehicle should be washed to remove any dusty materials                         | ^      |
|                                    |  | from its body and wheels before leaving a construction site.                           |        |
| \$3.5                              |  | - The area where vehicle washing takes place and the section of                        | ^      |
|                                    |  | the road between the washing facilities and the exit point should                      |        |
|                                    |  | be paved with concrete, bituminous materials or hardcores.                             |        |
| \$3.5                              |  | - The load of dusty materials carried by vehicle leaving a                             | ^      |
|                                    |  | construction site should be covered entirely by clean                                  |        |
|                                    |  | impervious sheeting to ensure dust materials do not leak from                          |        |
|                                    |  | the vehicle.   |        |
| S3.5                               |  | - All dusty materials should be sprayed with water prior to any                        | ^      |
|                                    |  | loading, unloading or transfer operation so as to maintain the                         |        |
|                                    |  | dusty materials wet.   |        |
| \$3.5                              |  | - The height from which excavated materials are dropped should                         | ^      |
|                                    |  | be controlled to a minimum practical height to limit fugitive                          |        |
|                                    |  | dust generation from unloading.  |        |
| \$3.5                              |  | - When delivering inert C&D material to public fill reception                          | ^      |
|                                    |  | facilities, the material should consist entirely of inert                              |        |
|                                    |  | construction waste and of size less than 250mm or other sizes                          |        |
|                                    |  | as agreed with the Secretary of the Public Fill Committee. In                          |        |
|                                    |  | order to monitor the disposal of the surplus C&D material at                           |        |
|                                    |  | the designed public fill reception facility and to control fly                         |        |
|                                    |  | tipping, a trip-ticket system as stipulated in the ETWB TCW                            |        |
|                                    |  | No. 31/2004 "Trip Ticket System for Disposal of Construction                           |        |
|                                    |  | and Demolition Materials" should be included as one of the                             |        |
|                                    |  | contractual requirements and implemented by an   |        |
|                                    |  | Environmental Team undertaking the Environmental                                       |        |
|                                    |  | Monitoring and Audit work. An Independent Environmental                                |        |
|                                    |  | Checker should be responsible for auditing the results of the                          |        |
|                                    |  | system.  |        |
|                                    | S6.7                                     | - Plan and stock construction materials carefully to minimize                          | ^      |
|                                    |  | amount of waste generated and avoid unnecessary generation                             |        |

| EIA for KTD<br>Development<br>Ref. | EIA for KTD<br>- Roads D3A<br>& D4A Ref. | Environmental Protection Measures / Mitigation Measures              | Status |
|------------------------------------|--|--|--------|
|                                    |  | of waste.  |        |
| \$3.5                              |  | Chemical Waste   | ^      |
|                                    |  | After use, chemical wastes (for example, cleaning fluids, solvents,  |        |
|                                    |  | lubrication oil and fuel) should be handled according to the Code of |        |
|                                    |  | Practice on the Packaging, Labelling and Storage of Chemical         |        |
|                                    |  | Wastes. Spent chemicals should be collected by a licensed collector  |        |
|                                    |  | for disposal at the CWTF or other licensed facility, in accordance   |        |
|                                    |  | with the Waste Disposal (Chemical Waste) (General) Regulation.       |        |
|                                    | S6.7                                     | Separation of chemical wastes for special handling and appropriate   | ^      |
|                                    |  | treatment.   |        |
| S3.5                               |  | General Refuse   | ^      |
|                                    |  | General refuse should be stored in enclosed bins or compaction units |        |
|                                    |  | separate from C&D material. A licensed waste collector should be     |        |
|                                    |  | employed by the contractor to remove general refuse from the site,   |        |
|                                    |  | separately from C&D material. Effective collection and storage       |        |
|                                    |  | methods (including enclosed and covered area) of site wastes would   |        |
|                                    |  | be required to prevent waste materials from being blown around by    |        |
|                                    |  | wind, wastewater discharge by flushing or leaching into the marine   |        |
|                                    |  | environment, or creating odour nuisance or pest and vermin           |        |
|                                    |  | problem.   |        |

| Implementation Schedule for Landscape and Visual Measures |  |   |        |  |  |
|---|--|---|--------|--|--|
| EIA for KTD<br>Development<br>Ref.                        | EIA for KTD<br>- Roads D3A<br>& D4A Ref. | Environmental Protection Measures / Mitigation Measures   | Status |  |  |
| S3.8.12   |  | All existing trees should be carefully protected during construction.   | ^      |  |  |
| S3.8.12   |  | Trees unavoidably affected by the works should be transplanted<br>where practical. Detailed transplanting proposal will be submitted to<br>relevant government departments for approval in accordance with<br>ETWBC 2/2004 and 3/2006. Final locations of transplanted trees<br>should be agreed prior to commencement of the work. | NA     |  |  |
| S3.8.12   |  | Control of night-time lighting.   | ^      |  |  |
| S3.8.12   |  | Erection of decorative screen hoarding.   | ^      |  |  |
|   | 87.9                                     | <u>Construction Site Control</u><br>- CM1 - Minimized construction area and contractor's temporary<br>works areas.  | ^      |  |  |
|   |  | <ul> <li>CM2- Control of night-time lighting and glare by hooding all<br/>lights.</li> <li>CM3 - Erection of decorative mesh screens or construction</li> </ul>   | ^      |  |  |

| Implementation Schedule for Landscape and Visual MeasuresEIA for KTDEIA for KTDDevelopment– Roads D3A |            | Environmental Protection Measures / Mitigation Measures        | Status |
|---|------------|--|--------|
| Ref.  | & D4A Ref. |  |        |
|   |            | hoardings around works areas in visually unobtrusive colours.  |        |
|   |            | - CM4 - Reduction of construction period to practical minimum. | ^      |
|   |            | - CM5 - Limitation of / Ensuring no run-off into surrounding   | ^      |
|   |            | landscape and adjacent seawater areas.                         |        |
|   |            | - CM6 - Temporary or advance landscape should be provided      | NA     |
|   |            | along the temporary access roads to the Cruise Terminal until  |        |
|   |            | such time as road D3 is open.                                  |        |

| Remarks: |   |   |   |
|----------|---|---|---|
| ^        | Compliance of mitigation measure.         | Х | Non-compliance of mitigation measure.           |
| N/A      | Not Applicable at this stage.             | • | Non-compliance but rectified by the contractor. |
| N/A (1)  | Not observed.                             |   |   |
| *        | Recommendation was made during site audit | # | Recommendation was made during audit and to be  |
|          | but improved/rectified by the contractor. |   | improved/ rectified by the contractor.          |

## Mitigation Measures undertaken by the Contractor for site inspections



Appendix Q – Summaries of Environmental Complaint, Warning, Summon and Notification of Successful Prosecution

## **Reporting Month: December 2020**

| Contract No. | Record of Complaint<br>(Yes/No) | Record of Warning<br>(Yes/No) | Notification of<br>Summons and<br>Successful<br>Prosecutions (Yes/No) |
|--------------|---------------------------------|-------------------------------|---|
| ED/2018/01   | No                              | No                            | No  |

# Cumulative Statistics on Complaints, Notification of Summons and Successful Prosecutions upto reporting month

| Contract No. | Record of Complaint | <b>Record of Warning</b> | Notification of<br>Summons and<br>Successful<br>Prosecutions |
|--------------|---------------------|--------------------------|--|
| ED/2018/01   | 1                   | 0                        | 0  |

| <b>Complaint Log</b> | g for ED/2018/01  |   |   |  |
|----------------------|---|---|---|--|
| Complaint            | Date of   | Description of Complaint  | Investigation / Recommendations / Actions   | Close-Out Date /   |
| Ref. No.             | Complaint   | Description of Complaint  | Investigation / Recommendations / Actions   | Status   |
| C0001                | A dust<br>complaint was<br>referred from<br>the Contractor<br>on 21 October<br>2020 regarding<br>a pubic<br>complaint via<br>1823 hotline<br>(Case no.<br>3-6518939602)<br>on 20 October<br>2020. | <ol> <li>The water spraying system was not operated in<br/>proper time.</li> <li>Stockpile was not covered properly.</li> <li>Haul road was not wetted.</li> <li>Materials transported on trucks were not<br/>provided with mechanical covers.</li> </ol> | 1. Based on the information provided by the<br>Contractor on 22 October 2020, the water<br>sprinklers system was sprayed every 15 minutes | <ul> <li>Closed-out<br/>on 5 Nov<br/>2020</li> <li>No further<br/>complaint<br/>was<br/>received.</li> </ul> |

| Complaint Log for ED/2018/01 |                      |                          |  |                            |  |  |
|------------------------------|----------------------|--------------------------|--|----------------------------|--|--|
| Complaint<br>Ref. No.        | Date of<br>Complaint | Description of Complaint | Investigation / Recommendations / Actions  | Close-Out Date /<br>Status |  |  |
|                              |                      |                          | <ul> <li><u>Action taken</u></li> <li>1. As per the Contractor, the water sprinkler are now adjusted to start at 8:00am and end at 6:00pm for Monday to Saturday while from 8:00am to 5:00pm on Sunday. Water spraying are set with 5-minute time interval with duration 30-60 seconds.</li> </ul> |                            |  |  |
|                              |                      |                          |  |                            |  |  |
|                              |                      |                          |  |                            |  |  |
|                              |                      |                          |  |                            |  |  |
|                              |                      |                          |  |                            |  |  |
|                              |                      |                          |  |                            |  |  |
|                              |                      |                          |  |                            |  |  |