#### CONTRACT NO: HK/2015/01

# WANCHAI DEVELOPMENT PHASE II AND CENTRAL WANCHAI BYPASS SAMPLING, FIELD MEASUREMENT AND TESTING WORK (STAGE 3)

ENVIRONMENTAL PERMIT NO. EP-356/2009, FURTHER EVIRONMENTAL PERMIT NOS. FEP-02/356/2009, FEP-03/356/2009, FEP-04/356/2009 FEP-06/356/2009 AND FEP-07/356/2009

#### QUARTERLY ENVIRONMENTAL MONITORING AND AUDIT REPORT

- MARCH 2016 TO MAY 2016 -

**CLIENTS:** 

**Civil Engineering and Development Department** 

and

**Highways Department** 

PREPARED BY:

Lam Geotechnics Limited

11/F Centre Point 181-185 Gloucester Road, Wanchai, H.K.

Telephone: (852) 2882-3939 Facsimile: (852) 2882-3331 E-mail: info@lamenviro.com

Website: http://www.lamenviro.com

**CHECKED BY:** 

Raymond Dai

Environmental Team Leader

DATE:

29 June 2016



Ref.: AACWBIECEM00\_0\_8243L.15.docx

29 June 2016

By Post and Fax (2691 2649)

AECOM Asia Company Limited Engineer's Representative's Office 25 Hung Hing Road, Causeway Bay, Hong Kong

Attention: Mr. Peter Poon

Dear Sirs,

Re: Contract No. HK/2015/01
Wan Chai Development Phase II - Central-Wan Chai Bypass
Sampling, Field Measurement and Testing Works (Stage 3)

Quarterly EM&A Report (March to May 2016) for EP-356/2009, FEP-02/356/2009. FEP-03/356/2009, FEP-04/356/2009, FEP-06/356/2009 and FEP-07/356/2009

Reference is made to the Environmental Team's submission of the captioned Quarterly Environmental Monitoring and Audit (EM&A) Report for March to May 2016 received by e-mail on 29 June 2016.

Please be informed that we have no adverse comment on the captioned submission and thereby write to verify the captioned submission.

Thank you very much for your kind attention and please do not hesitate to contact the undersigned should you have any queries.

Yours sincerely,

David Yeung

Independent Environmental Checker

Encl.

Q:\Projects\AACWBIECEM00\Corr\AACWBIECEM00\_0\_8243L.15.docx

c.c.

HyDAttn: Mr. Eddy Wuby fax: 2714 5289CEDDAttn: Mr. Stephen Loby fax: 2577 5040AECOMAttn: Mr. Francis Leong/Stephen Laiby fax: 2691 2649AECOMAttn: Mr. Conrad Ngby fax: 2691 2649LamAttn: Mr. Raymond Daiby fax: 2882 3331



#### **TABLE OF CONTENTS**

EXE	ECUTIV	E SUMMARY	4
1.	INTR	ODUCTION	9
	1.1	Scope of the Report	9
	1.2	Structure of the Report	9
2.	PRO	JECT BACKGROUND	10
	2.1	Background	10
	2.2	Scope of the Project and Site Description	10
	2.3	Division of the Project Responsibility	11
	2.4	Project Organization and Contact Personnel	
	2.5	Principal Work and Activities	14
3.	MON	TORING REQUIREMENTS	17
	3.1.	Noise Monitoring	17
	3.2.	Air Monitoring	18
	3.3	Water Quality Monitoring	21
4.	MON	TORING RESULTS	27
	4.1.	Noise Monitoring Results	27
	4.2.	Air Monitoring Results	29
	4.3	Water Monitoring Results	
	4.4	Waste Monitoring Results	39
5.	COM	PLIANCE AUDIT	44
	5.1.	Noise Monitoring	44
	5.2.	Air Monitoring	44
	5.3.	Water Quality Monitoring	
	5.4.	Site Audit	
	5.5.	Review of the Reasons for and the Implications of Non-compliance	
	5.6.	Summary of action taken in the event of and follow-up on non-compliance	46
6.	COM	PLAINTS, NOTIFICATION OF SUMMONS AND PROSECUTION	47
7.	CUM	JLATIVE CONSTRUCTION IMPACT DUE TO THE CONCURRENT PROJECT	s49
8.	CONG	CLUSION	50



#### **LIST OF TABLES**

Table I	Principal Work Activities for Contract no. HK/2009/01
Table II	Principal Work Activities for Contract no. HK/2009/02
Table III	Principal Work Activities for Contract no. HY/2009/15
Table IV	Principal Work Activities for Contract no. HY/2009/19
Table V	Principal Work Activities for Contract no. HK/2012/08
Table VI	Principal Work Activities for Contract no. HY/2010/08
Table 2.1	Schedule 2 Designated Projects under this Project
Table 2.2	Details of Individual Contracts under the Project
Table 2.3	Contact Details of Key Personnel
Table 2.4	Principal Work Activities for Contract no. HK/2009/01
Table 2.5	Principal Work Activities for Contract no. HK/2009/02
Table 2.6	Principal Work Activities for Contract no. HY/2009/15
Table 2.7	Principal Work Activities for Contract no. HY/2009/19
Table 2.8	Principal Work Activities for Contract no. HK/2012/08
Table 2.9	Principal Work Activities for Contract no. HY/2010/08
Table 3.1	Noise Monitoring Stations
Table 3.2	Air Monitoring Stations
Table 3.3	Marine Water Quality Stations for Water Quality Monitoring
Table 3.4	Marine Water Quality Monitoring Frequency and Parameters
Table 3.5	Marine Water Quality Stations for Enhanced Water Quality Monitoring
Table 4.1	Noise Monitoring Station for Contract nos. HK/2009/01 and HK/2009/02
Table 4.2	Noise Monitoring Station for Contract nos. HY/2009/15
Table 4.3	Noise Monitoring Stations for Contract no. HY/2009/19
Table 4.4	Noise Monitoring Stations for Contract no. HY/2010/08
Table 4.5	Air Monitoring Stations for Contract no. HK/2009/01
Table 4.6	Air Monitoring Station for Contract no. HK/2009/02
Table 4.7	Air Monitoring Station for Contract no. HY/2009/15
Table 4.8	Air Monitoring Stations for Contract no. HY/2009/19
Table 4.9	Air Monitoring Station for Contract no. HK/2012/08
Table 4.10	Air Monitoring Stations for Contract no. HY/2010/08
Table 4.11	Water Monitoring Stations for Contract no. HK/2009/01
Table 4.12	Water Monitoring Stations for Contract no. HK/2009/02
Table 4.13	Water Monitoring Stations for Contract no. HK/2012/08
Table 4.14	Water Monitoring Stations for Contract no. HY/2009/15
Table 4.15	Enhance Dissolved Oxygen Monitoring Stations for Contract no. HY/2009/15
Table 4.16	Water quality monitoring Stations for Contract no. HY/2010/08
Table 4.17	Enhance Dissolved Oxygen Monitoring Stations for Contract no. HY/2010/08
Table 4.18	Details of Waste Disposal for Contract no. HK/2009/01
Table 4.19	Details of Waste Disposal for Contract no. HK/2009/02
Table 4.20	Details of Waste Disposal for Contract no. HY/2009/15
Table 4.21	Details of Waste Disposal for Contract no. HY/2009/19
Table 4.22	Details of Waste Disposal for Contract no. HK/2012/08
Table 4.23	Details of Waste Disposal for Contract no. HY/2010/08
Table 6.1	Cumulative Statistics on Complaints
Table 6 2	Cumulative Statistics on Successful Prosecutions

#### LIST OF FIGURES

Figure 2.1	Project Layout
Figure 2.2	Project Organization Chart
Figure 3.1	Locations of Environmental Monitoring Stations



#### **LIST OF APPENDICES**

Appendix 2.1	_Environmental Mitigation Implementation Schedule
Appendix 3.1	Action and Limit Level
Appendix 4.1	Noise Monitoring Graphical Presentations
Appendix 4.2	Air Quality Monitoring Graphical Presentations
Appendix 4.3	Water Quality Monitoring Graphical Presentations
Appendix 5.1	Event Action Plans
Appendix 6.1	Complaint Log
Appendix 7.1	Construction Programme of Individual Contracts



#### **EXECUTIVE SUMMARY**

i. This is the Quarterly Environmental Monitoring and Audit (EM&A) Report – March 2016 to May 2016 prepared for the Project of Wan Chai Development Phase II and Central-Wanchai Bypass under Environmental Permit no. EP-356/2009 and Further Environmental permit nos. FEP-02/356/2009, FEP-03/356/2009, FEP-04/356/2009, FEP-06/356/2009 and FEP-07/356/2009. This report presents the environmental monitoring and audit findings and information during the period from 27<sup>th</sup> February 2015 to 26<sup>th</sup> May 2016. The cut-off date of reporting is at 26<sup>th</sup> of each reporting period.

#### Construction Activities for the Reported Period

ii. Contract no HK/2009/01 was commenced on 23 July 2010. During this reporting period, the principal work activities for Contract no. HK/2009/01 are summarized as below:

Table I Principal Work Activities for Contract no. HK/2009/01

March 2016	April 2016	May 2016
• Nil	• Nil	• Nil

iii. Contract no. HK/2009/02 was commenced on 5 July 2010. During this reporting period, the principal work activities for Contract no. HK/2009/02 are summarized as below:

Table II Principal Work Activities for Contract no. HK/2009/02

	March 2016	April 2016	May 2016
•	Nil	• Nil	Inspection / Trimming of
			rockfill profile in front of
			seawall
			Rock armor installation

iv. Contract no. HY/2009/15 was commenced on 10 November 2010. During this reporting period, the principal work activities for Contract no. HY/2009/15 are summarized as below:

Table III Principal Work Activities for Contract no. HY/2009/15

	March 2016		April 2016		May 2016
•	Reinstatement of vertical	•	Reinstatement of vertical	•	Reinstatement of vertical
	seawall at TPCWAE		seawall at TPCWAE		seawall at TPCWAE
				•	Removal of temporary
					reclamation at TPCWAW

v. Contract no. HY/2009/19 was commenced on 24 March 2011. During this reporting period, the principal work activities for Contract no. HY/2009/19 are summarized as below:

Table IV Principal Work Activities for Contract no. HY/2009/19

March 2016	April 2016	May 2016
• Nil	• Nil	• Nil



vi. Contract no. HK/2012/08 was commenced on 5 March 2013. During this reporting period, the principal work activities for Contract no. HK/2012/08 are summarized as below:

Table V Principal Work Activities for Contract no. HK/2012/08

April 2016	May 2016
Trimming of rock bedding	Precast unit construction
Precast unit construction	for Box 1 inside Dry dock
for Box 1 inside Dry dock •	Construction of culvert L
Construction of culvert L	Bay 8
Bay 8	Pre-bored H-pile
Pre-bored H-pile	installation for culvert
installation for culvert	L1/FRP-L Bay 12 and Bay
L1/FRP-L Bay 12 and Bay	13
13	
	<ul> <li>Trimming of rock bedding</li> <li>Precast unit construction for Box 1 inside Dry dock</li> <li>Construction of culvert L         Bay 8     </li> <li>Pre-bored H-pile installation for culvert L1/FRP-L Bay 12 and Bay</li> </ul>

vii. Contract no. HY/2010/08 was commenced on 21 March 2013. During this reporting period, the principal work activities for Contract no. HY/2010/08 are summarized as below:

Table VI Principal Work Activities for Contract no. HY/2010/08

	March 2016		April 2016		May 2016
•	Diversion pipe	•	Diversion pipe	•	Diversion pipe
	maintenance		maintenance		maintenance
		•	Diaphragm Wall Removal	•	Diaphragm Wall Removal
			Works		Works

#### Noise Monitoring

- viii. Noise monitoring during day time and evening time were conducted at the M1a, M2b, M3a, M4b, M5b and M6 on a weekly basis in the reporting period. The Action and Limit level exceedances recorded in the reporting period are listed below. Investigation found that exceedances were not related to the Project. Investigation found that exceedances were not related to the Project.
- ix. Three limit level exceedances were recorded at noise monitoring station M1a Harbour Road Sports Centre on 2, 8, and 15 March 2016 in March reporting month. The exceedances were concluded as non-project related.
- x. Two limit level exceedances were recorded at noise monitoring station M1a Harbour Road Sports Centre on 29 March 2016 and 12 April 2016 in April reporting month. The exceedances were concluded as non-project related.
- xi. Two limit level exceedances were recorded as noise monitoring station M6 HK Baptist Church Henrietta Secondary School on 11 April 2016 and 19 April 2016 in April reporting month. The exceedances were concluded as non-project related.
- xii. Two limit level exceedances were recorded at noise monitoring station M1a Harbour Road Sports Centre on 04 and 24 May 2016 in May reporting month. The exceedances were concluded as non-project related



#### Air Quality Monitoring

xiii. Due to interruption of electricity supply, the 24hr TSP and 1hr TSP was rescheduled as follows:

24hr TSP at CMA6a was rescheduled from 11, 17 and 23 March 2016 to 12, 18 and 24 March 2016 respectively in March reporting month.

24hr TSP at CMA1b was rescheduled from 13 April 2016 to 14 April 2016 in April reporting month.

24hr TSP at CMA3a was rescheduled from 29 March 2016 and 1 April 2016 to 1 April 2016 and 2 April 2016 respectively in April reporting month.

24hr TSP at CMA5b was rescheduled from 13 April 2016 to 14 April 2016 in April reporting month.

24hr TSP at CMA6a was rescheduled from 29 March 2016 and 19 April 2016 to 30 March 2016 and 20 April 2016 respectively in April reporting month.

1hr TSP at CMA2a monitoring station was rescheduled from 5 May 2016 to 7 May 2016 in May reporting month.

24hr TSP at CMA5b monitoring station was rescheduled from 20 May 2016 to 21 May 2016 in May reporting month.

- xiv. No action or limit level exceedance for TSP monitoring was recorded in March reporting month.
- xv. One action level exceedance of 1hr TSP monitoring was recorded at CMA5b monitoring station – Pedestrian Plaza on 14 April 2016 in April reporting month. The exceedance was concluded as non-project related.
- xvi. No action or limit level exceedance for TSP monitoring was recorded in May reporting month.
- xvii. Due to closure of major road and pedestrian access to monitoring station, 1hr TSP monitoring at CMA5b monitoring station was rescheduled from 17 May 2016 to 20 May 2016.
- xviii. The location ID of air monitoring station CMA1b was updated as Oil Street Site Office in April 2013.
- xix. With respect to the area handover, the air quality monitoring station CMA5a at Children Playgrounds opposite to the Pedestrian Plaza was relocated to the Pedestrian Plaza on 3 December 2014. The station reference and location ID of the air quality monitoring station CMA5a was updated as CMA5b and Pedestrian Plaza respectively.
- xx. 1hr and 24hr TSP monitoring were conducted at CMA1b, CMA2a, CMA3a, CMA4a, CMA5b and CMA6a in the reporting period.

#### Water Quality Monitoring

- xxi. As advised by WDII RSS, the works under Contract HK/2009/01, HK/2009/02 (at WCRIII area) and HK/2012/08 were suspended from 16 May 2016 to 19 May 2016, WQM event at WQM station WSD19, P1, P3, P4, P5 and C1 were temporary suspended on 17 May 2016 and 19 May 2016.
- xxii. As advised by the Contractor of HK/2009/01, all silt screen remains removal works at P1, P3, P4, P5 and C1 water quality monitoring stations were completed on 8 May 2016.



- xxiii. With respect to the silt screen remains removal works at P1, P3, P4, P5 and C1 water quality monitoring stations conducted by Contractor of HK/2009/01, the water quality monitoring at associated station was temporary suspended as follows:
  - P1 monitoring station was temporary suspended on 3 May 2016 during flood tide and ebb tide
  - C1 monitoring station was temporary suspended on 5 May 2016 during ebb tide
- xxiv. P4 and P5 monitoring stations were temporary suspended on 7 May 2016 during flood tide
- xxv. Due to the hoisting of amber rainstorm warning signal, the WQM was cancelled as follows: WQM on 13 April 2016 Flood tide
  WQM on 22 April 2016 Ebb tide
- xxvi. Action and Limit level of water quality monitoring was transited from dry season to wet season from 1 April 2016.
- xxvii. With respect to the marine works undertaken at WCR3 by Contract HK/2009/02, the respective water quality monitoring station C1 associated with Contract HK/2009/01 was updated as in association with Contract HK/2009/01 and Contract HK/2009/02.
- xxviii. With respect to the marine works undertaken at CBTS by Contract HY/2010/08, the respective water quality monitoring station C7 associated with Contract HY/2009/15 was updated as in association with Contract HY/2009/15 and Contract HY/2010/08.
- xxix. With respect to the marine works undertaken at HKCEC2 by Contract HK/2012/08, the respective water quality monitoring station WSD19, P1, P3, P4, and P5 were associated with Contract HK/2012/08.
- xxx. There were 2 action level and 2 limit level of turbidity exceedances recorded in March reporting month. Investigation found that 2 limit level of turbidity exceedances recorded at monitoring station RW21-P789 on 9 March 2016 in March reporting month was concluded as related to Project works. Investigation found that 2 action level of the turbidity exceedances at monitoring station WSD19 recorded in March reporting month were not related to Project works.
- xxxi. There were 1 action level and 1 limit level of turbidity exceedances recorded in April reporting month. Investigation found that the exceedances recorded in April reporting month were not related to Project works.
- xxxii. There were 12 action level and 11 limit level of turbidity exceedances and 1 action level and 1 limit level of suspended solid exceedances recorded in May reporting month. Investigation found that 1 action level and 1 limit level of turbidity exceedances recorded at monitoring station C7 on 29 April 2016 in May reporting month was concluded as related to Project works. Investigation found that 10 action level and 10 limit level of turbidity exceedances and 1 action level and 1 limit level of suspended solid exceedances recorded in May reporting month were not related to Project works.
- xxxiii. Enhanced DO monitoring at 2 monitoring stations in Causeway Bay Typhoon Shelter and Ex-Public Cargo Works Area was conducted three days per week during the reporting period.
- xxxiv. There was no action level and 2 limit level exceedances recorded for enhanced dissolved oxygen monitoring in March reporting month. Investigation found that the exceedance was not related to Project works.
- xxxv. There was no action level and 1 limit level exceedances recorded for enhanced dissolved oxygen monitoring in April reporting month. Investigation found that the exceedance was not related to Project works.



xxxvi. There was 2 action level and 4 limit level exceedances recorded for enhanced dissolved oxygen monitoring in May reporting month. Investigation found that the exceedance was not related to Project works.

#### Complaints, Notifications of Summons and Successful Prosecutions

- xxxvii. No environmental complaint was received in March reporting month.
- xxxviii. There was one environmental complaint received in April reporting month.
- xxxix. The public complaint regarding muddy water discharge referred by EPD was received by ET on 13 April 2016 (EPD Ref.: H05/RS/00008367-16 dated 13 April 2016). The complainant reported that muddy water was discharged from the construction work of Contract HK/2012/08 to the sea outside the Hong Kong Academy for Performing Arts on 13 April 2016 morning.
  - xl. According to the relevant site records provided by RSS, internal transport of soil to the hopper barge for storage via landing barge was conducted by Contractor of HK/2012/08 during 0800 hours to 1000 hours on 13 April 2016 at the sea outside the concerned location and 3 nos. of dump trucks were deployed for the operation. Protection measure including provision of sandbag bunding along the side of the landing barge was implemented by the Contractor of HK/2012/08. In addition, amber rainstorm warning signal was hoisted from 0630 hours to 1200 hours on 13 April 2016 and during the above time period, muddy water was observed from the upstream of culvert L outside the HK/2012/08 site.
  - xli. Follow up inspection was conducted on 19 April 2016, protection measures including provision of sandbag bunding along the side of the landing barge was implemented and no mud or soil deposition was observed along the seawall and no discharge point was located within the temporary water channel connecting the Culvert L outfall location to the Victoria Harbour. In addition, piling works was observed at the north side of Zone A1 on 19 April 2016 and construction effluent collection from piling work via sedimentation tank to wastewater treatment facility was implemented and steel barrier was installed around the piling works area to mitigate against potential surface runoff related impact.
  - xlii. Nevertheless, in view of the public concern, the Contractor was reminded to maintain adequate perimeter embankment protection along the seawall boundary and maintain proper construction effluent collection system to avoid potential runoff related impact to nearby waters.
  - xliii. No environmental complaint was received in May reporting month.



#### 1. INTRODUCTION

#### 1.1 Scope of the Report

- 1.1.1. Lam Geotechnics Limited (LGL) has been appointed to work as the Environmental Team (ET) under Environmental Permit no. EP-356/2009 and Further Environmental permit nos. FEP-02/356/2009, FEP-03/356/2009, FEP-04/356/2009, FEP-06/356/2009 and FEP-07/356/2009 to implement the Environmental Monitoring and Audit (EM&A) programme as stipulated in the EM&A Manual of the approved Environmental Impact Assessment (EIA) Report for Wan Chai Development phase II and Central-Wan Chai Bypass (Register No.: AEIAR-125/2008) and in the EM&A Manual of the approved EIA Report for Central-Wan Chai Bypass and Island Eastern Corridor Link (Register No. AEIAR-041/2001).
- 1.1.2. This report presents the environmental monitoring and auditing work carried out in accordance to the Section 10.4 of EM&A Manual and "Environmental Monitoring and Audit Requirements" under Particular Specification Section 27.
- **1.1.3.** This report documents the finding of EM&A works during the period from 27<sup>th</sup> February 2016 to 26<sup>th</sup> May 2016.

#### 1.2 Structure of the Report

- **Section 1** *Introduction* details the scope and structure of the report.
- **Section 2 Project Background** summarizes background and scope of the project, site description, project organization and contact details of key personnel during the reporting period.
- **Section 3** *Monitoring Requirements* summarizes all monitoring parameters, monitoring locations, monitoring frequency, duration and action plan.
- **Section 4** *Monitoring Results* summarizes the monitoring results obtained in the reporting period.
- **Section 5 Compliance Audit** summarizes the auditing of monitoring results, all exceedances environmental parameters.
- Section 6 Complaints, Notification of summons and Prosecution summarizes the cumulative statistics on complaints, notification of summons and prosecution
- Section 7 Cumulative Construction Impact due to the Concurrent Projects summarizes the relevant cumulative construction impact due to the concurrent activities of the concurrent Projects.
- Section 8 Conclusion



#### 2. PROJECT BACKGROUND

#### 2.1 Background

- 2.1.1. "Wan Chai Development phase II and Central-Wan Chai Bypass" and "Central-Wan Chai Bypass and Island Eastern Corridor Link" (hereafter called "the Project") are Designed Project (DP) under the Environmental Impact Assessment Ordinance (Cap. 499) (EIAO). The Environmental Impact Assessment (EIA) Reports for Central-Wan Chai Bypass and Island Eastern Corridor Link (Register No. AEIAR-041/2001) and Wan Chai Development phase II and Central-Wan Chai Bypass (Register No.: AEIAR-125/2008) have been approved on 31 August 2001 and 11 December 2008 respectively.
- 2.1.2. The key purpose of Wan Chai Development Phase II (WDII) is to provide land at Wan Chai North and North Point for construction of the Central-Wan Chai Bypass and Island Eastern Corridor Link (CWB). Land formed under the project will be developed as a world-class waterfront promenade joining that at the new Central waterfront for public enjoyment.
- 2.1.3. There is a compelling and present need for the CWB to provide relief to the very congested east-west Connaught Road Central/Harcourt Road / Gloucester Road Corridor (the Corridor) which is currently operating beyond its capacity. The CWB will provide relief to the existing congestion along the Corridor and cater for the anticipated growth of traffic on Hong Kong Island. Without the CWB and its access roads, there will not be sufficient capacity to serve the heavy traffic demands at both strategic and local levels.

#### 2.2 Scope of the Project and Site Description

- 2.2.1. The Project is located mainly in Wan Chai North, Causeway Bay and North Point, and is demarcated by Gloucester Road and Victoria Park Road to the south, Fenwick Pier Street to the west and Tong Shui Road Interchange to the east, as shown in *Figure 2.1*.
- 2.2.2. The study area encompasses existing developments along the Wan Chai, Causeway Bay and North Point shorelines. Major land uses include the Hong Kong Convention & Exhibition Centre (HKCEC) Extension, the Wan Chai Ferry Pier, the ex-Wan Chai Public Cargo Working Area (ex-PCWA), the Royal Hong Kong Yacht Club (RHKYC), the Police Officers' Club, the Causeway Bay Typhoon Shelter (CBTS) and commercial and residential developments.

#### 2.2.3. The scope of the Project comprises:

- Land formation for key transport infrastructure and facilities, including the Trunk Road
   (i.e. CWB) and the associated slip roads for connection to the Trunk Road and for
   through traffic from Central to Wan Chai and Causeway Bay. The land formed for the
   above transport infrastructure will provide opportunities for the development of an
   attractive waterfront promenade for the enjoyment of the public
- Reprovisioning / protection of the existing facilities and structures affected by the land formation works mentioned above



#### Lam Geotechnics Limited

- Extension, modification, reprovisioning or protection of existing storm water drainage outfalls, sewerage outfalls and watermains affected by the revised land use and land formation works mentioned above
- Upgrading of hinterland storm water drainage system and sewerage system, which
  would be rendered insufficient by the land formation works mentioned above
- Provision of the ground level roads, flyovers, footbridges, necessary transport facilities and the associated utility services
- Construction of the new waterfront promenade, landscape works and the associated utility services
- The Trunk Road (i.e. CWB) within the study area and the associated slip roads for connection to the Trunk Road.
- 2.2.4. The project also contains various Schedule 2 DPs that, under the EIAO, require Environmental Permits (EPs) to be granted by the DEP before they may be either constructed or operated. *Table 2.1* summarises the five individual DPs under this Project. *Figure 2.1* shows the locations of these Schedule 2 DPs.

Table 2.1 Schedule 2 Designated Projects under this Project

Item	Designated Project	EIAO Reference	Reason for inclusion
DP1	Central-Wanchai Bypass (CWB) including its road tunnel and slip roads	Schedule 2, Part I, A.1 and A.7	Trunk road and road tunnel more than 800 m in length
DP2	Road P2 and other roads which are classified as primary/district distributor roads	Schedule 2, Part I, A.1	Primary / district distributor roads
DP3	Reclamation works including associated dredging works	Schedule 2, Part I, C.1 and C.12	Reclamation more than 5 ha in size and a dredging operation less than 100 m from a seawater intake point
DP5	Wan Chai East Sewage Outfall	Schedule 2, Part I, F.5 and F.6	Submarine sewage pipelines with a total diameter more than 1,200 mm and include a submarine sewage outfall
DP6	Dredging for the Cross- harbour Water Mains from Wan Chai to Tsim Sha Tsui	Schedule 2, Part I, C.12	A dredging operation less than 100 m from a seawater intake point

#### 2.3 Division of the Project Responsibility

- 2.3.1 Due to the multi-contract nature of the Project, the status of permits and/or licences under the individual contract(s) are presented as below:
  - <u>Contract no. HK/2010/06 Wan Chai Development Phase II Central Wan Chai Bypass</u> over MTR Tsuen Wan Line under FEP-05/356/2009
- 2.3.2 The construction works were completed and the FEP-05/356/2009 was surrendered by the Contractor on 3 October 2014.



# <u>Contract no. HY/2009/11 – Wan Chai Development Phase II – Central – Wan Chai Bypass - North Point Reclamation</u>

- 2.3.3 The construction works were completed and the FEP-01/356/2009 was surrendered by the Contractor on 22 October 2012.
- 2.3.4 Due to the multi-contract nature of the Project, there are a number of contracts sub-dividing the whole works area into different work areas to be commenced. Contractors of individual contracts will be required by the EP holder to apply Further Environmental Permits (FEP) such that the impact monitoring stations are sub-divided accordingly to facilitate the implementation of EM&A programme and to streamline the EM&A reporting for individual FEP holders correspondingly.
- 2.3.5 The details of individual contracts are summarized in *Table2.2*.

Table 2.2 Details of Individual Contracts under the Project

Contract No.	Contract Title	Associated DP(s)	Construction Commencement Date
HK/2009/01	Wan Chai Development Phase II – Central –Wanchai Bypass at Hong Kong	DP3, DP6	23 July 2010
	Convention and Exhibition Centre	DP1, DP2	25 August 2011
HK/2009/02	Wan Chai Development Phase II – Central – Wan Chai Bypass at WanChai	DP3, DP5	5 July 2010
	East	DP1	26 April 2011
HY/2009/11	Wan Chai Development Phase II and Central – Wan Chai Bypass – North	DP3	17 March 2010
	Point Reclamation	DF3	(Completed)
HY/2009/15	Central-Wanchai Bypass – Tunnel (Causeway Bay Typhoon Shelter	DP3	10 November 2010
	Section)	DP1	13 July 2011
HK/2010/06	Wan Chai Development Phase II- Central-Wan Chai Bypass over MTR	DP3	22 March 2011
	Tsuen Wan Line	DP3	(Completed)
04/HY/2006	Reconstruction of Bus Terminus near	DP1	September 2010
	Man Yiu Street and Man Kwong Street		(Completed)
HY/2009/17	Central - Wan Chai Bypass (CWB) at FEHD Whitfield Depot - Advanced piling	DP1	5 October 2010
	works.		(Completed)
HY/2009/18	Central - Wan Chai Bypass (CWB) – Central Interchange	DP1	10 March 2014
HY/2009/19	Central - Wanchai Bypass Tunnel (North Point Section) and Island Eastern Corridor Link	DP1	24 March 2011
HK/2012/08	Wan Chai Development Phase II Central- Wan Chai Bypass at Wan Chai West	DP1,DP2, DP3	5 March 2013
HY/2011/08	Central-Wan Chai Bypass (CWB) – Tunnel Buildings, Systems and Fittings, and Works Associated with Tunnel Commissioning	DP1	8 October 2014



#### 2.4 Project Organization and Contact Personnel

- 2.4.1. Civil Engineering and Development Department and Highways Department are the overall project controllers for the Wan Chai Development Phase II and Central-Wan Chai Bypass respectively. For the construction phase of the Project, Project Engineer, Contractor(s), Environmental Team and Independent Environmental Checker are appointed to manage and control environmental issues.
- 2.4.2. The proposed project organization and lines of communication with respect to environmental protection works are shown in <u>Figure 2.2</u>. Key personnel and contact particulars are summarized in *Table 2.3*:

Table 2.3 Contact Details of Key Personnel

Party	Role	Post	Name	Contact No.	Contact Fax
AECOM	Engineer's Representative for WDII	Principal Resident Engineer	Mr. Frankie Fan	2587 1778	2587 1877
	Engineer's Representative for CWB	Principal Resident Engineer	Mr. Peter Poon	3912 3388	3912 3010
Chun Wo – Leader Joint	Contractor under Contract	Project Manager	Mr. Simon Liu	9304 8355	2587 1878
Venture	no. HK/2009/01	Site Agent	Mr. Andy Yu	9648 4896	
		Engineer Manager	Mr. Terry Wong	9757 9846	
		Construction Manager	Mr. Wyman Wong	9627 2467	
		Construction Manager	Mr. Kenneth Chan	9160 3850	
		Environmental Officer	Ms. Wendy Ng	9803 0057	
		Assistant Environmental Engineer	Miss. Connie Chan	6157 7057	
Chun Wo –	Contractor	Project Manager	Mr. Paul Yu	3658 3085	2827 9996
CRGL Joint Venture	under Contract no. HK/2009/02	Quality & Environmental Manager	Mr. C.P. Ho	9191 8856	
China State Construction	Contractor under Contract	Project Director	Chris Leung	3557 6393	2566 2192
Engineering (HK) Ltd.	no. HY/2009/15	Site Manager	Y Huo	3557 6368	
		Contractor's Representative	Rex Lau	3557 6405	
		Contractor's Representative	Gene Cheung	3557 6395	
		Environmental Officer	Andy Mak	3557 6347	
Chun Wo -	Contractor	Project Manager	Rayland Lee	3758 6788	2570 8013



#### Lam Geotechnics Limited

Party	Role	Post	Name	Contact No.	Contact Fax
CRGL - MBEC_Joint	under Contract no. HY/2009/19	Site Agent	David Lau	3758 8879	
Venture		Environmental Manager /		2424 222	
		Environmental Officer	Eric Fong	6191 9337	
		Construction Manager (Marine)	M.H. Isa	9884 0810	
		Construction Manager (Land)	Andy Chan	9879 4325	
		Construction Manager (Land)	Bear Ding	6483 6198	
		Operation Manager (Land)	Yung Kwok Wah	9834 1010	
China State-	Contractor	Project Director	C. N. Lai	9106 5806	2877 1522
Leader JV	under Contract no. HK/2012/08	Project Manager	Eddie Chung	9189 8118	
		Site Agent	Keith Tse	9037 1839	-
		Environmental Officer	James Ma	9130 9549	
		Environmental Supervisor	Y. L. Ho	9856 5669	
China State	Contractor	Project Director	Chris Leung	3467 4299	2566 8061
	under Contract no. HY/2010/08	Project Manager	Chan Ying Lun	3418 3001	
		Site Agent	Dave Chan	3467 4277	
		Environmental Officer	Gabriel Wong	35576466	
		Environmental Supervisor	Desmond Ho Tsz Ho	3557 6466	
Ramboll Environ Hong Kong Limited	Independent Environmental Checker (IEC)	Independent Environmental Checker (IEC)	Mr. David Yeung	34652888	34652899
Lam Geotechnics Limited	Environmental Team (ET)	Environmental Team Leader (ETL)	Mr. Raymond Dai	2882 3939	2882 3331

#### 2.5 Principal Work and Activities

2.5.1. During this reporting period, the principal work activities for Contract no. HK/2009/01 are summarized in *Table 2.4*.

#### Table 2.4 Principal Work Activities for Contract no. HK/2009/01

March 2016	April 2016	May 2016
• Nil	• Nil	• Nil

2.5.2. During this reporting period, the principal work activities for Contract no. HK/2009/02 are summarized in *Table 2.5*.

Table 2.5 Principal Work Activities for Contract no. HK/2009/02

March 2016	April 2016	May 2016
• Nil	• Nil	Inspection / Trimming of
		rockfill profile in front of
		seawall
		Rock armor installation

2.5.3. Major construction activities for Contract no. HY/2009/15 was commenced on 10 November 2010. During this reporting period, the principal work activities for Contract no. HY/2009/15 are summarized as below:

Table 2.6 Principal Work Activities for Contract no. HY/2009/15

March 2016			April 2016		May 2016	
•	Reinstatement of vertical	•	Reinstatement of vertical	•	Reinstatement of vertical	
	seawall at TPCWAE		seawall at TPCWAE	seawall at TPCWAE		
				Removal of temporary		
					reclamation at TPCWAW	

2.5.4. Contract no. HY/2009/19 was commenced on 24 March 2011. During this reporting period, the principal work activities for Contract no. HY/2009/19 are summarized as below:

Table 2.7 Principal Work Activities for Contract no. HY/2009/19

March 2016	April 2016	May 2016
• Nil	• Nil	• Nil

2.5.5. Contract no. HK/2012/08 was commenced on March 2013. During this reporting period, the principal work activities for Contract no. HK/2012/08 are summarized as below:

Table 2.8 Principal Work Activities for Contract no. HK/2012/08

	March 2016		April 2016		May 2016
•	Construction of culvert	•	Trimming of rock bedding	•	Precast unit construction
•	Construction of dry dock	•	Precast unit construction		for Box 1 inside Dry dock
•	Trimming of rock		for Box 1 inside Dry dock	•	Construction of culvert L
	bedding	•	Construction of culvert L		Bay 8
•	Installation of seawall		Bay 8	•	Pre-bored H-pile
	blocks	•	Pre-bored H-pile		installation for culvert



	March 2016	April 2016	May 2016
•	Filling adjacent to culvert	installation for culvert	L1/FRP-L Bay 12 and Bay
	L	L1/FRP-L Bay 12 and Bay	13
•	Temporary works for culvert L Bay 8	13	

2.5.6. Contract no. HY/2010/08 was commenced on 21 March 2013. During this reporting period, the principal work activities for Contract no. HY/2010/08 are summarized as below:

Table 2.9 Principal Work Activities for Contract no. HY/2010/08

March 2016	April 2016	May 2016
Diversion pipe	Diversion pipe	Diversion pipe
maintenance	maintenance	maintenance
	Diaphragm Wall Removal	Diaphragm Wall Removal
	Works	Works

2.5.7. Implementation status of the recommended mitigation measures during this reporting period is presented in *Appendix 2.1*.



#### 3. MONITORING REQUIREMENTS

#### 3.1. Noise Monitoring

#### **NOISE MONITORING STATIONS**

3.1.1. The noise monitoring stations for the Project are listed and shown in *Table 3.1* and *Figure*3.1. Appendix 3.1 shows the established Action/Limit Levels for the monitoring works.

Table 3.1 Noise Monitoring Stations

Station	Description
M1a	Harbour Road Sports Centre
M2b	Noon Gun Area
МЗа	Tung Lo Wan Fire Station
M4b	Victoria Centre
M5b	City Garden
M6	HK Baptist Church Henrietta Secondary School

#### NOISE MONITORING PARAMETERS, FREQUENCY AND DURATION

- 3.1.2. The construction noise level shall be measured in terms of the A-weighted equivalent continuous sound pressure level (Leq). Leq (30 minutes) shall be used as the monitoring parameter for the time period between 0700 and 1900 hours on normal weekdays. For all other time periods, Leq (5 minutes) shall be employed for comparison with the Noise Control Ordinance (NCO) criteria. Supplementary information for data auditing, statistical results such as L10 and L90 shall also be obtained for reference.
- 3.1.3. Noise monitoring shall be carried out at all the designated monitoring stations. The monitoring frequency shall depend on the scale of the construction activities. The following is an initial guide on the regular monitoring frequency for each station on a weekly basis when noise generating activities are underway:
  - one set of measurements between 0700 and 1900 hours on normal weekdays.
- 3.1.4. If construction works are extended to include works during the hours of 1900 0700 as well as public holidays and Sundays, additional weekly impact monitoring shall be carried out during respective restricted hours periods. Applicable permits under NCO shall be obtained by the Contractor.
- 3.1.5. Real time noise shall be carried out at the designated monitoring stations. The following is an initial guide on the regular monitoring frequency for each station on a 24 hours daily basis when noise generating activities are underway:
  - One set of measurements between 0700 and 1900 hours on normal weekdays.



#### Lam Geotechnics Limited

- One set of measurements between 1900 and 2300 hours on normal weekdays and 0700 and 2300 hours on public holidays.
- One set of measurements between 2300 and 0700 hours on next day on everyday.

#### **MONITORING EQUIPMENT**

- 3.1.6. As referred to in the Technical Memorandum ™ issued under the NCO, sound level meters in compliance with the International Electrotechnical Commission Publications 651: 1979 (Type 1) and 804: 1985 (Type 1) specifications shall be used for carrying out the noise monitoring. Immediately prior to and following each noise measurement the accuracy of the sound level meter shall be checked using an acoustic calibrator generating a known sound pressure level at a known frequency. Measurements may be accepted as valid only if the calibration level from before and after the noise measurement agree to within 1.0 dB.
- 3.1.7. Noise measurements shall not be made in fog, rain, wind with a steady speed exceeding 5 m/s or wind with gusts exceeding 10 m/s. The wind speed shall be checked with a portable wind speed meter capable of measuring the wind speed in m/s.

#### 3.2. Air Monitoring

#### **AIR QUALITY MONITORING STATIONS**

3.2.1. The air monitoring stations for the Project are listed and shown in *Table 3.2* and *Figure 3.1*. *Appendix 3.1* shows the established Action/Limit Levels for the monitoring works.

Table 3.2 Air Monitoring Stations

Station ID	Monitoring Location	Description
CMA1b	Oil Street Site Office**	North Point
CMA2a	Causeway Bay Community Centre	Causeway Bay
CMA3a	CWB PRE Site Office *	Causeway Bay
CMA4a	Society for the Prevention of Cruelty to Animals	Wan Chai
CMA5b	Pedestrian Plaza***	Wan Chai
CMA6a	WDII PRE Site Office *	Wan Chai

Remarks\*: As per the ENPC meeting in January 2011, the monitoring stations CMA3a - Future CWB site office at Wanchai Waterfront Promenade and CMA6a - Future AECOM site office at Work Area were renamed as remark.

Remarks\*\*: The location ID of monitoring station CMA1b was updated as "Oil Street Site Office" in April 2013.

Remarks\*\*\*: The station ID and monitoring location was updated in December 2014 with respect to monitoring station relocation.



#### AIR MONITORING PARAMETERS, FREQUENCY AND DURATION

- 3.2.2. One-hour and 24-hour TSP levels should be measured to indicate the impacts of construction dust on air quality. The 24-hour TSP levels shall be measured by following the standard high volume sampling method as set out in the Title 40 of the Code of Federal Regulations, Chapter 1 (Part 50), Appendix B.
- 3.2.3. All relevant data including temperature, pressure, weather conditions, elapsed-time meter reading for the start and stop of the sampler, identification and weight of the filter paper, and any other local atmospheric factors affecting or affected by site conditions, etc., shall be recorded down in detail.
- 3.2.4. For regular impact monitoring, the sampling frequency of at least once in every six-days, shall be strictly observed at all the monitoring stations for 24-hour TSP monitoring. For 1-hour TSP monitoring, the sampling frequency of at least three times in every six-days should be undertaken when the highest dust impact occurs.

#### SAMPLING PROCEDURE AND MONITORING EQUIPMENT

- 3.2.5 High volume samplers (HVSs) in compliance with the following specifications shall be used for carrying out the 1-hour and 24-hour TSP monitoring:
  - 0.6 1.7 m3 per minute adjustable flow range;
  - equipped with a timing / control device with +/- 5 minutes accuracy for 24 hours operation;
  - installed with elapsed-time meter with +/- 2 minutes accuracy for 24 hours operation;
  - capable of providing a minimum exposed area of 406 cm2;
  - flow control accuracy: +/- 2.5% deviation over 24-hour sampling period;
  - equipped with a shelter to protect the filter and sampler;
  - incorporated with an electronic mass flow rate controller or other equivalent devices;
  - equipped with a flow recorder for continuous monitoring;
  - provided with a peaked roof inlet;
  - incorporated with a manometer;
  - able to hold and seal the filter paper to the sampler housing at horizontal position;
  - · easily changeable filter; and
  - capable of operating continuously for a 24-hour period.
- 3.2.6 Initial calibration of dust monitoring equipment shall be conducted upon installation and thereafter at bi-monthly intervals. The transfer standard shall be traceable to the internationally recognized primary standard and be calibrated annually. The concern parties such as IEC shall properly document the calibration data for future reference. All the data should be converted into standard temperature and pressure condition.

#### LABORATORY MEASUREMENT / ANALYSIS

3.2.7 A clean laboratory with constant temperature and humidity control, and equipped with necessary measuring and conditioning instruments to handle the dust samples collected,



shall be available for sample analysis, and equipment calibration and maintenance. The laboratory should be HOKLAS accredited.

- 3.2.8 An alternative non-HOKLAS accredited laboratory was set-up for carrying out the laboratory analysis, the laboratory equipment was approved by the ER on 8 February 2011 and the measurement procedures were witnessed by the IEC. Any measurement performed by the laboratory was be demonstrated to the satisfaction of the ER and IEC. IEC shall regularly audit to the measurement performed by the laboratory to ensure the accuracy of measurement results.
- 3.2.9 Filter paper of size 8" x 10" shall be labelled before sampling. It shall be a clean filter paper with no pinholes, and shall be conditioned in a humidity-controlled chamber for over 24-hours and be pre-weighed before use for the sampling.
- 3.2.10 After sampling, the filter paper loaded with dust shall be kept in a clean and tightly sealed plastic bag. The filter paper shall then be returned to the laboratory for reconditioning in the humidity controlled chamber followed by accurate weighing by an electronic balance with readout down to 0.1 mg. The balance shall be regularly calibrated against a traceable standard.
- 3.2.11 All the collected samples shall be kept in a good condition for 6 months before disposal.

#### IMPACT MONITORING FOR ODOUR PATROL

- 3.2.12 Odour patrols along the shorelines of Causeway Bay Typhoon Shelter and ex-Wan Chai Public Cargo Working Area when there is temporary reclamation in Causeway Bay Typhoon Shelter and/or in the ex-Wan Chai Public Cargo Working Area, or when there is dredging of the odorous sediment and slime at the south-western corner of the Causeway Bay Typhoon Shelter. Odour patrols will be carried out at bi-weekly intervals during July, August and September by a qualified person of the ET who shall:
  - · be at least 16 years of age;
  - · be free from any respiratory illnesses; and
  - not be allowed to smoke, eat, drink (except water) or use chewing gum or sweets 30 min
  - before and during odour patrol
- 3.2.13 Odour patrol shall be conducted by independent trained personnel / competent persons patrolling and sniffing around the shore as shown in <u>Figure 3.1</u> to detect any odour at the concerned hours (afternoon is preferred for higher daily temperature).
- 3.2.14 The qualified person will use the nose (olfactory sensor) to sniff odours at different locations. The main odour emission sources and the areas to be affected by the odour nuisance will be identified.
- 3.2.15 The perceived odour intensity is to be divided into 5 levels which are ranked in the descending order as follows:



- 0 Not detected. No odour perceived or an odour so weak that it cannot be easily characterized or described;
- 1 Slight Identifiable odour, and slight chance to have odour nuisance;
- 2 Moderate Identifiable odour, and moderate chance to have odour nuisance;
- 3 Strong Identifiable, likely to have odour nuisance;
- 4 Extreme Severe odour, and unacceptable odour level.
- 3.2.16 The findings including odour intensity, odour nature and possible odour sources, and also the local wind speed and direction at each location will be recorded. In addition, some relevant meteorological and tidal data such as daily average temperature, and daily average humidity, on that surveyed day will be obtained from the Hong Kong Observatory Station for reference. The Action and Limit levels for odour patrol are shown in *Appendix 3.1*.

#### 3.3 Water Quality Monitoring

- 3.3.1. The EIA Report has identified that the key water quality impact would be associated with the dredging works during the construction phase. Marine water quality monitoring for dissolved oxygen (DO), suspended solid (SS) and turbidity is therefore recommended to be carried out at selected WSD flushing water intakes. The impact monitoring should be carried out during the proposed dredging works to ensure the compliance with the water quality standards.
- 3.3.2. The updated EM&A Manual for EP-356/2009 (Version in March 2011) is approval by EPD on 29 April 2011. As such, the Action Level and Limit Level for the wet season (April – September) will be effected and applied to the water quality monitoring data from 30 April 2011.

#### Water Quality Monitoring Stations

3.3.3. Water quality monitoring was undertaken at WSD salt water intakes and cooling water intakes along the seafront of the Victoria Harbour. The proposed water quality monitoring stations of the Project are shown in *Table 3.3* and *Figure 3.1*. *Appendix 3.1* shows the established Action/Limit Levels for the monitoring works.

Table 3.3 Marine Water Quality Stations for Water Quality Monitoring

Station Ref.	Location	Easting	Northing				
WSD Salt Water Intake							
WSD19	Sheung Wan	833415.0	816771.0				
Cooling Water Inta	ke						
C1	HKCEC Extension	835885.6	816223.0				
C7	Windsor House	837193.7	816150.0				
P1	HKCEC Phase I	835774.7	816179.4				
P3	The Academy of performing Arts	835824.6	816212.0				
P4	Shui on Centre	835865.6	816220.0				
P5	Government Buildings (Wanchai Tower / Revenue Tower / Immigration Tower)	835895.2	816215.2				



#### Lam Geotechnics Limited

Station Ref.	Location	Easting	Northing
Cooling Water Intake / WSD Salt Water Intake			
RW21-P789	Great Eagle Centre/ Sun Hung Kai Centre/ WSD Wanchai salt water intake	836268.0	816020.0

Remarks: - The cessation of seawater intake operation for C6 was confirmed on 17 May 2011, the water monitoring at C6 was then terminated since 17 May 2011.

- 4-week post construction water quality monitoring at WSD9, WSD10, WSD15, WSD17, C8 and C9 were completed on 6 Feb 2012 and the water quality monitoring at WSD 10 and WSD15 were temporary suspended since 8 Feb 2012, and WSD9 and WSD17 was implemented with respect to HK/2009/02 from 8 Feb 2012 onwards.
- C8 and C9 were implemented with respect to HY/2009/19 from 28 Jan 2012.
- C8 & C9 were temporary suspended since 30 March 2013.
- WSD7 and WSD20 water quality monitoring were temporarily suspended from 27 Apr 2012.
- C2, C3 C4e and C4w water quality monitoring station was temporarily suspended since 24 Apr 2013
- C5e and C5w water quality monitoring station was temporarily suspended since 29 July 2013.
- WSD21 water quality monitoring station was temporarily suspended since 12 March 2014
- WSD9 and WSD17 water quality monitoring station was temporarily suspended since 8 September 2014 flood tide.
- The water quality monitoring station C1 shall be associated with Contract No. HK/2009/02 upon commencement of marine works under DP3 at WCR3 area

#### WATER QUALITY PARAMETERS AND FREQUENCY

- 3.3.4. Monitoring of dissolved oxygen (DO), turbidity and suspended solids (SS) shall be carried out at WSD flushing water intakes and cooling water intakes. DO and Turbidity are measured insitu while SS is determined in laboratory.
- 3.3.5. In association with the water quality parameters, other relevant data shall also be measured, such as monitoring location/position, time, sampling depth, water temperature, pH, salinity, dissolved oxygen (DO) saturation, weather conditions, sea conditions, tidal stage, and any special phenomena and work underway at the construction site etc.
- 3.3.6. The interval between two sets of monitoring should not be less than 36 hours except where there are exceedances of Action and/or Limit Levels, in which case the monitoring frequency will be increased. *Table 3.4* shows the proposed monitoring frequency and water quality parameters. Duplicate in-situ measurements and water sampling should be carried out in each sampling event. For selection of tides for in-situ measurement and water sampling, tidal range of individual flood and ebb tides should be not less than 0.5m.

Table 3.4 Marine Water Quality Monitoring Frequency and Parameters

Activities	Monitoring Frequency <sup>1</sup>	Parameters <sup>2</sup>
During the 4-week baseline monitoring period	Three days per week, at mid- flood and mid-ebb tides	Turbidity, Suspended Solids (SS), Dissolved Oxygen (DO), pH, Temperature, Salinity



Activities	Monitoring Frequency <sup>1</sup>	Parameters <sup>2</sup>
During marine construction works	Three days per week, at mid-flood and mid-ebb tides	Turbidity, Suspended Solids (SS), Dissolved Oxygen (DO), pH, Temperature, Salinity
After completion of marine construction works	Three days per week, at mid- flood and mid-ebb tides	Turbidity, Suspended Solids (SS), Dissolved Oxygen (DO), pH, Temperature, Salinity

#### Notes:

- 1. For selection of tides for in-situ measurement and water sampling, tidal range of individual flood and ebb tides should be not less than 0.5m.
- 2. Turbidity should be measured in situ whereas SS should be determined by laboratory.

#### DISSOLVED OXYGEN AND TEMPERATURE MEASURING EQUIPMENT

- 3.3.7. The instrument should be a portable, weatherproof dissolved oxygen measuring instrument complete with cable, sensor, comprehensive operation manuals, and use a DC power source. It should be capable of measuring:
  - a dissolved oxygen level in the range of 0-20 mg/l and 0-200% saturation
  - a temperature of 0-45 degree Celsius
- 3.3.8. It should have a membrane electrode with automatic temperature compensation complete with a cable. Sufficient stocks of spare electrodes and cables should be available for replacement where necessary. (e.g. YSI model 59 meter, YSI 5739 probe, YSI 5795A submersible stirrer with reel and cable or an approved similar instrument).
- 3.3.9. Should salinity compensation not be build-in in the DO equipment, in-situ salinity shall be measured to calibrate the DO equipment prior to each DO measurement.

#### **TURBIDITY MEASUREMENT INSTRUMENT**

3.3.10 The instrument should be a portable, weatherproof turbidity-measuring instrument complete with comprehensive operation manual. The equipment should use a DC power source. It should have a photoelectric sensor capable of measuring turbidity between 0-1000 NTU and be complete with a cable (e.g. Hach model 2100P or an approved similar instrument).

#### **SAMPLER**

3.3.11 Water sampler comprises a transparent PVC cylinder, with a capacity of not less than 2 litres, and can be effectively sealed with latex cups at both ends. The sampler should have a positive latching system to keep it open and prevent premature closure until released by a messenger when the sampler is at the selected water depth (e.g. Kahlsico Water Sampler or an approved similar instrument).



#### SAMPLE CONTAINER AND STORAGE

3.3.12 Water samples for suspended solids measurement should be collected in high-density polythene bottles, packed in ice (cooled to 4°C without being frozen), and delivered to ALS Technichem (HK) Pty Ltd. as soon as possible after collection for analysis.

#### WATER DEPTH DETECTOR

3.3.13 A portable, battery-operated echo sounder shall be used for the determination of water depth at each designated monitoring station. This unit can either be handheld or affixed to the bottom of the workboat, if the same vessel is to be used throughout the monitoring programme.

#### SALINITY

3.3.14 A portable salinometer capable of measuring salinity in the range of 0-40 ppt shall be provided for measuring salinity of the water at each of monitoring location.

#### MONITORING POSITION EQUIPMENT

3.3.15 A hand-held or boat-fixed type digital Global Positioning System (GPS) with waypoint bearing indication or other equivalent instrument of similar accuracy shall be provided and used during monitoring to ensure the monitoring vessel is at the correct location before taking measurements.

#### CALIBRATION OF IN-SITU INSTRUMENTS

- 3.3.16 All in-situ monitoring instrument shall be checked, calibrated and certified by a laboratory accredited under HOKLAS or equivalent before use, and subsequently re-calibrated at 3 monthly intervals throughout all stages of the water quality monitoring. Responses of sensors and electrodes should be checked with certified standard solutions before each use. Wet bulb calibration for a DO meter shall be carried out before measurement at each monitoring location.
- 3.3.17 For the on site calibration of field equipment by the ET, the BS 127:1993, "Guide to Field and on-site test methods for the analysis of waters" should be observed.
- 3.3.18 Sufficient stocks of spare parts should be maintained for replacements when necessary. Backup monitoring equipment shall also be made available so that monitoring can proceed uninterrupted even when some equipment is under maintenance, calibration, etc.

#### **LABORATORY MEASUREMENT / ANALYSIS**

3.3.19 Analysis of suspended solids has been carried out in a HOKLAS accredited laboratory, ALS Technichem (HK) Pty Ltd. Water samples of about 1L shall be collected at the monitoring stations for carrying out the laboratory SS determination. The SS determination work shall start within 24 hours after collection of the water samples. The SS determination shall follow APHA 19ed or equivalent methods subject to the approval of IEC and EPD.



## ENHANCED WATER QUALITY MONITORING IN THE EX-WAN CHAI PUBLIC CARGO WORKING AREA AND THE CAUSEWAY BAY TYPHOON SHELTER

- 3.3.20 The enhanced water quality monitoring and audit programme is to avoid aggravation of odour nuisance from seawater arising from temporary reclamation in the ex-Wan Chai Public Cargo Working Area and the Causeway Bay Typhoon Shelter.
- 3.3.21 Dissolved oxygen monitoring at the intakes C6 and C7 in Causeway Bay Typhoon Shelter when there is temporary reclamation in Causeway Bay Typhoon Shelter and at the southwestern and south-eastern corners of the ex-Wan Chai Public Cargo Working Area. The proposed water quality monitoring stations of the Project are shown in *Table 3.5* and *Figure* 3.1.

Table 3.5 Marine Water Quality Stations for Enhanced Water Quality Monitoring

Station	Location
C6	Excelsior Hotel
C7	Windsor House
Ex-WPCWA-SW	South-western of the ex-Wan Chai Public Cargo Working Area
Ex-WPCWA-SE	South-eastern of the ex-Wan Chai Public Cargo Working Area

#### Remarks:

- 1. Enhanced DO monitoring at Windsor House Cooling (Station Ref: C7) was temporarily suspended since 22 October 2014 with respect to the formation of temporary reclamation zone TS3 and to be resumed upon removal of the respective temporary reclamation zone.
- Enhanced DO monitoring at Monitoring station at Ex-PCWAE was temporarily suspended from 31 August 2015 with respect to seawall reinstatement works and formation of active works area, to be resumed upon completion of seawall reinstatement works
- 3.3.22 The monitoring of dissolved oxygen are to be carried out 3 days per week, at mid-flood and mid-ebb tides for 3 water depths (1m below water surface, mid-depth and 1m above sea bed, except where the water depth less than 6m, the mid-depth may be omitted. If the water depth be less than 3m, only the mid-depth will be monitored).

#### DAILY SS MONITORING AND 24 HOURS TURBIDITY MONITORING SYSTEM

- 3.3.23 During dredging of the sediment at the south-western corner of the Causeway Bay Typhoon Shelter, daily monitoring of suspended solids and 24 hour monitoring of turbidity at the cooling water intakes (C6 and C7) shall be conducted.
- 3.3.24 The 24 hours monitoring of turbidty at the cooling water intakes (C6 and C7) shall be established by setting up a continuous water quality monitoring station in front of the intakes during the dredging activities. The monitoring system include the turbidity sensor and data logger which is capable of data capturing at every 5 minutes. The data shall be downloaded daily and compared with the Action and Limit level determined during the baseline water quality monitoring at the cooling water intake locations.



### <u>ADDITIONAL DISSOVLED OXYGEN MONITORING FOR CULVERT L WATER</u> DISCHARGE FLOW

- 3.3.25 In response to the Condition 2.18 of the Environmental Permit no. EP-356/2009 requiring that a silt curtain / impermeable barrier system be installed to channel water discharge flow from Culvert L to locations outside the embayment area, a proposed replacement of the requirement with additional dissolved oxygen monitoring has been conducted at three monitoring stations, namely A, B and C between the eastern seawall of Central Reclamation Phase III and the HKCEC Extension since November 2011 under EP-356/2009 so that DO level between the eastern seawall of Central Reclamation Phase II and the HKCEC extension could be continuously monitored.
- 3.3.26 With respect to the commencement of dredging works under HK/2012/08 and the installation of MTR precast protection unit, the enhanced water quality monitoring for Culvert L was temporarily suspended since 24 July 2013
- 3.3.27 The monitoring of dissolved oxygen are to be carried out once per week, at mid-flood and mid-ebb tides for 3 water depths (1m below water surface, mid-depth and 1m above sea bed, except where the water depth less than 6m, the mid-depth may be omitted. If the water depth be equal to or less than 3m, only the mid-depth will be monitored).



#### 4. MONITORING RESULTS

- 4.0.1. The environmental monitoring will be implemented based on the division of works areas of each designed project managed under different contracts with separate FEP applied by individual contractors. Overall layout showing work areas of various contracts, latest status of work commencement and monitoring stations is shown in <u>Figure 2.1</u> and <u>Figure 3.1</u>. The monitoring results are presented in according to the Individual Contract(s).
- 4.0.2 According to EP-364/2009/A Part B, "Scale and Scope of Designated Project", Remarks (c), "The permanent and temporary reclamation and associated dredging works related to the CWB construction are separately covered by environmental permit No. EP-356/2009 issued to Civil Engineering and Development Department", and marine piling works to be conducted by the Contractor of Contract no. HY/2009/19 from 28 January 2012 was considered to be governed under EP-356/2009. As the construction site area of Contract no. HY/2009/11 had already been handed over to Contract no. HY/2009/19, the designated noise, water and air quality monitoring stations for Contract no. HY/2009/11 would be shared with Contract no. HY/2009/19 from 28 January 2012.

#### 4.1. Noise Monitoring Results

Contract no. HK/2009/01 - Wan Chai Development Phase II - Central -Wanchai Bypass at HKCEC and Contract no. HK/2009/02 - Wan Chai Development Phase II - Central - Wan Chai Bypass at WanChai East

4.1.1. The proposed divisions of noise monitoring stations are summarized in *Table 4.1* below.

Table 4.1 Noise Monitoring Station for Contract nos. HK/2009/01 and HK/2009/02

Station	Description
M1a	Harbour Road Sports Centre

- 4.1.2. Three limit level exceedances were recorded at M1a- Harbour Road Sports Centre on 02, 08 and 15 March 2016 in March reporting month.
- 4.1.3. Operation of multiple air compressor at Ex- Wan Chai Swimming Pool (adjacent to Harbour Road Sports Centre directly opposite to the monitoring station) under non WDII-CWB Contractor was observed as the major noise contribution during monitoring on 02 and 08 March 2016 while operation of multiple air compressor and piling works at Ex- Wan Chai Swimming Pool (adjacent to Harbour Road Sports Centre directly opposite to the monitoring station) under non WDII-CWB Contractor as major noise contribution during monitoring on 15 March 2016. As such, the exceedances were considered as non-Project related.
- 4.1.4. Two limit level exceedances were recorded at M1a- Harbour Road Sports Centre on 29 March 2016 and 12 April 2016 in April reporting month.
- 4.1.5. Operation of multiple air compressor at Ex- Wan Chai Swimming Pool (adjacent to Harbour Road Sports Centre directly opposite to the monitoring station) under non WDII-CWB Contractor was observed as the major noise contribution during monitoring on 29 March 2016



while breaking works at Ex- Wan Chai Swimming Pool (adjacent to Harbour Road Sports Centre directly opposite to the monitoring station) under non WDII-CWB Contractor as major noise contribution during monitoring on 12 April 2016. As such, the exceedances were considered as non-Project related.

- 4.1.6. Two limit level exceedances were recorded at M1a- Harbour Road Sports Centre on 04 and 24 May 2016 in May reporting month.
- 4.1.7. Breaking works at Ex- Wan Chai Swimming Pool (adjacent to Harbour Road Sports Centre directly opposite to the monitoring station) under non WDII-CWB Contractor was observed as the major noise contribution during monitoring on 04 May 2016 while operation of Hydromil Trench Cutter at Ex- Wan Chai Swimming Pool (adjacent to Harbour Road Sports Centre directly opposite to the monitoring station) under non WDII-CWB Contractor as major noise contribution during monitoring on 24 May 2016. As such, the exceedances were considered as non-Project related.

<u>Contract no. HY/2009/15 - Central-Wanchai Bypass - Tunnel (Causeway Bay Typhoon Shelter Section)</u>

4.1.8. The noise monitoring for HY/2009/15 was commenced on 10 November 2010. The proposed division of noise monitoring stations are summarized in *Table 4.2* below.

Table 4.2 Noise Monitoring Station for Contract nos. HY/2009/15

Station	Description
M2b	Noon Gun Area
МЗа	Tung Lo Wan Fire Station

4.1.9. No action or limit level exceedance was recorded in this report quarter.

Contract no. HY/2009/19 - Central- Wan Chai Bypass Tunnel (North Point Section) and Island Eastern Corridor Link

- 4.1.10. Noise quality monitoring at M4b and M5b have been implemented with respect to HY/2009/19 since the marine bore piling work started on 28 Jan 2012.
- 4.1.11. The proposed division of noise monitoring stations for Contract no. HY/2009/19 are summarized in *Table 4.3* below:

Table 4.3 Noise Monitoring Stations for Contract no. HY/2009/19

Station	Description
M4b	Victoria Centre
M5b	City Garden
M6	HK Baptist Church Henrietta Secondary School

- 4.1.12. No action or limit level exceedance was recorded in March reporting month.
- 4.1.13. Two limit level exceedances were recorded at M6 HK Baptist Church Henrietta Secondary School on 11 and 19 April 2016 in April reporting month.
- 4.1.14. Only welding work was conducted at Pier F8C during the time of measurement on 11 and 19 April 2016 and it was observed that traffic noise was a major noise source during monitoring on 11 and 19 April 2016. It is concluded that the exceedances were not due to project but to traffic noise nearby.
- 4.1.15. No action or limit level exceedance was recorded in May reporting month.

Contract no. HY/2010/08-Central-Wanchi Bypass Tunnel (Slip Road 8 Section)

4.1.16. The proposed division of noise monitoring stations are summarized in **Table 4.4** below.

Table 4.4 Noise Monitoring Station for Contract no. HY/2010/08

Station	Description
M2b	Noon Gun Area
МЗа	Tung Lo Wan Fire Station

- 4.1.17. No action or limit level exceedance was recorded in the reporting quarter.
- 4.1.18. All Noise monitoring results measured in this reporting period are reviewed and summarized. Details of noise monitoring results and graphical presentation can be referred in <u>Appendix 4.1.</u>

#### 4.2. Air Monitoring Results

4.3.1. 1hr and 24hr TSP monitoring were conducted at CMA1b, CMA2a, CMA3a, CMA4a, CMA5b and CMA6a in the reporting period.

<u>Contract no. HK/2009/01 - Wan Chai Development Phase II - Central -Wanchai Bypass at HKCEC</u>

4.3.2. Air monitoring was commenced on 1 April 2011 in response to the commencement of the land-filling work for Contract no. HK/2009/01. The proposed division of air monitoring stations are summarized in *Table 4.5* below.

Table 4.5 Air Monitoring Stations for Contract no. HK/2009/01

Station	Description
CMA5b	Pedestrian Plaza



Station	Description
CMA6a	WDII PRE Site Office *

- 4.3.3. No action or limit level exceedance was recorded in March reporting month.
- 4.3.4. One action level exceedance was recorded at monitoring station CMA5b on 14 April 2016 during 1hr TSP monitoring in April reporting month.
- 4.3.5. Only work activities within tunnel section and no construction activities at ground was undertaken on the monitoring date around Pedestrian Plaza under Contract HK/2009/01 and no particular observation regarding air quality impact was observed during sampling. In view of the above, the action level exceedance was considered to be non-project related and contributed by local ambient condition.
- 4.3.6. No action or limit level exceedance was recorded in May reporting month.

Contract no. HK/2009/02 - Wan Chai Development Phase II - Central - Wan Chai Bypass at WanChai East

4.3.7. Air monitoring was commenced in mid-January 2011 for the land-filling work for Contract no. HK/2009/02. The proposed division of air monitoring stations is summarized in *Table 4.6* below.

Table 4.6 Air Monitoring Station for Contract no. HK/2009/02

Station	Description
CMA4a	Society for the Prevention of Cruelty to Animals

4.3.8. No action or limit level exceedance was recorded in March, April and May reporting month.

<u>Contract no. HY/2009/15 - Central-Wanchai Bypass - Tunnel (Causeway Bay Typhoon</u> Shelter Section)

4.3.9. Air monitoring was commenced on 15 March 2011 for the land filling work for Contract no. HY/2009/15. The proposed division of air monitoring stations are summarized in *Table 4.7* below.

Table 4.7 Air Monitoring Station for Contract no. HY/2009/15

Station	Description
CMA3a	CWB PRE Site Office

4.3.10. No action or limit exceedance was recorded in this reporting quarter.

Contract no. HY/2009/19 -Central- Wan Chai Bypass Tunnel (North Point Section) and Island Eastern Corridor Link



- 4.3.11. Air monitoring at CMA1b and CMA2a have been implemented with respect to HY/2009/19 since the marine bore piling works started on 28 Jan 2012. No exceedance was recorded in the reporting period.
- 4.3.12. The proposed division of air monitoring stations is summarized in *Table 4.8* below.

Table 4.8 Air Monitoring Stations for Contract no. HY/2009/19

Station	Description	
CMA1b	Oil Street Site Office	
CMA2a	Causeway Bay Community Centre	

4.3.13. No action or limit exceedance was recorded in this reporting quarter.

Contract no. HK/2012/08- Wan Chai Development Phase II - Central-Wan Chai Bypass at Wan Chai West

4.3.14. The proposed division of air monitoring stations are summarized in *Table 4.9* below.

Table 4.9 Air Monitoring Stations for Contract no. HK/2012/08

Station	Description
CMA5b	Pedestrian Plaza

- 4.3.15. No action or limit level exceedance was recorded in March reporting month.
- 4.3.16. One action level exceedance was recorded at monitoring station CMA5b on 14 April 2016 during 1hr TSP monitoring in April reporting month.
- 4.3.17. After investigation, formwork erection and internal transfer of excavated material were undertaken on the monitoring date at around Pedestrian Plaza under Contractor of HK/2012/08, dust suppression measure including haul road and excavated soil maintained in dampened condition were implemented and no particular observation regarding air quality impact was observed during sampling. In view of the above, the action level exceedance was considered to be non-project related and contributed by local ambient condition.
- 4.3.18. No action or limit level exceedance was recorded in May reporting month.

Contract no. HY/2010/08- Central-Wanchai Bypass Tunnel (Slip Road 8 Section)

The proposed division of air monitoring stations are summarized in *Table 4.10* below.

Table 4.10 Air Monitoring Stations for Contract no. HY/2010/08

Station	Description
CMA3a	CWB PRE Site Office

4.3.19. No action or limit level exceedance was recorded in this reporting quarter.



#### 4.4 Water Monitoring Results

Contract no. HK/2009/01 - Wan Chai Development Phase II - Central -Wanchai Bypass at HKCEC

- 4.4.1. Water quality monitoring for Contract no. HK/2009/01 was commenced on 23 July 2010. The proposed division of water monitoring stations is summarized in *Table 4.11* below.
- 4.4.2. Water quality monitoring station RW21-P789 has been implemented with respect to HK/2009/02 started on 29 July 2013.

Table 4.11 Water Monitoring Stations for Contract no. HK/2009/01

Station Ref.	Location	Easting	Northing	
Cooling Water Intal	poling Water Intake			
C1	HKCEC Extension	835885.6	816223.0	

- 4.4.3. No action or limit level exceedance was recorded in March reporting month.
- 4.4.4. No action or limit level exceedance was recorded April reporting month.
- 4.4.5. There were 2 action and 1 limit level turbidity exceedances recorded at C1 on 5, 7 and 9 May 2016 in May reporting month.
- 4.4.6. Despite silt screen removal works was conducted on 5 May 2016, removal works including silt screen's frame cutting and lifting works were observed conducted orderly and contractor clarified the cooling intake water supplies was temporary suspended during removal works. Low SS level was recorded during the monitoring period. In view of the above, the turbidity exceedance was considered not related to project works.
- 4.4.7. Despite silt screen removal was conducted at P4 & P5 monitoring stations on 7 May 2016, only wielding works and lifting works was involved and no particular effect on water quality was considered. In addition, only low suspended solid level was recorded during the monitoring period. In view of the above and no turbidity exceedance was recorded on the subsequent monitoring, the turbidity exceedance was considered not related to project works.
- 4.4.8. No marine activity was conducted on 9 May 2016. Territory wide water quality variation was observed across Wan Chai East to Sheung Wan at both upstream and downstream locations of works area potentially in related to seasonal tide changes. In view of the above and no exceedance was recorded on the subsequent monitoring, the exceedance was considered not related to project works.
  - Contract no. HK/2009/02 Wan Chai Development Wan Chai Development Phase II Central Wan Chai Bypass at WanChai East
- 4.4.9. Water quality monitoring for Contract no. HK/2009/02 was commenced on 8 July 2010. The proposed division of water monitoring stations is summarized in *Table 4.12* below.

#### Table 4.12 Water Monitoring Stations for Contract no. HK/2009/02



Station Ref.	Location	Easting	Northing			
Cooling Water Intake						
C1	HKCEC Extension	835885.6	816223.0			
Cooling Water Intake						
RW21-P789	Great Eagle Centre/ Sun Hung Kai Centre/WSD Wanchai salt water intake / China Resources Building	836268.0	816020.0			

- 4.4.10. There were 2 limit level turbidity exceedances recorded at RW21-P789 on 9 March 2016 in the reporting month.
- 4.4.11. Despite no marine construction activities was conducted under Contract HK/2009/02 during the monitoring period on 9 March 2016, overflow of contaminated surface runoff into nearby waters at WCR2 site area was observed during monitoring and affecting the water quality within and outside the silt screen enclosed waterbody at RW21-P789 WQM station. As such, it was concluded that the exceedance was project related and the Contractor of HK/2009/02 was immediately advised to take immediate action to rectify the defects observed. Relevant mitigation measures including provision of water pump to direct the contaminated surface runoff to the nearby collection point and reinforcement of concrete bunding at the concerned location to prevent further surface runoff were implemented by the Contractor of HK/2009/02 on 9 March 2016. Additional monitoring was conducted on 10 March 2016 and the water quality at the concerned location has returned to normal level during the additional monitoring on 10 March 2016. Nevertheless, the contractor was reminded to maintain regular checking of the installed silt screen at WQM station RW21-P789.
- 4.4.12. No action or limit level exceedance was recorded in April reporting month.
- 4.4.13. There were 2 action and 1 limit level turbidity exceedances recorded at C1 on 5, 7 and 9 May 2016 in May reporting month.
- 4.4.14. No marine activity was conducted on 5 and 9 May 2016. In view of no marine activity was conducted during monitoring period, the exceedances were considered not related to project works.
- 4.4.15. Despite seawall trimming works were conducted on 7 May 2016, contractor mitigation measures including the use of silt curtain was in place. In view of the above, it is considered that the exceedance was not related to project works.
- 4.4.16. There were 1 action and 2 limit level turbidity exceedances recorded at RW21-P789 on 29 April 2016, 5 and 9 May 2016 in May reporting month.
- 4.4.17. Despite rock armour placing works at seawall near Expo Drive East was conducted on 29 April 2016, contractor mitigation measures include the use of silt curtain was in place, and installed silt screen was generally in order. Location of the construction area was downstream of RW21-P789 monitoring station during monitoring period. In view of the above and no



- exceedance was recorded on the subsequent monitoring, it was considered that the exceedance was not project related.
- 4.4.18. No marine activity was conducted on 5 and 9 May 2016. In view of no marine activity was conducted and no exceedance was recorded on the subsequent monitoring, it is considered that the exceedances were not project related.

Contract no. HK/2012/08 - Wan Chai Development Phase II - Central- Wan Chai Bypass at Wan Chai West

4.4.19. Water monitoring for Contract no. HK/2012/08 was commenced on 5 March 2013. The proposed division of water monitoring stations are summarized in *Table 4.13* below.

Table 4.13 Water Monitoring Stations for Contract no. HK/2012/08

Station Ref.	Location	Easting	Northing			
WSD Salt Water In	WSD Salt Water Intake					
WSD19	Sheung Wan	833415.0	816771.0			
Cooling Water Inta	ke					
P1	HKCEC Phase I	835774.7	816179.4			
P3	The Academy of performing Arts	835824.6	816212.0			
P4	Shui on Centre	835865.6	816220.0			
P5	Government Buildings (Wanchai Tower / Revenue Tower / Immigration Tower)	835895.2	816215.2			

- 4.4.20. There was 2 action level turbidity exceedances recorded at WSD19 on 21 and 23 March 2016 in March reporting month.
- 4.4.21. After checking with contractor, despite trimming of grade 400 rock mound profile was conducted under Contract HK/2012/08 at Zone D on 21 and 23 March 2016, contractor mitigation measures including the use of localized silt curtain was generally in place. The construction area was located at downstream of WSD19 monitoring station during the monitoring period. In view of the above and no exceedance was recorded on the subsequent monitoring, it was considered that the exceedance was not project related.
- 4.4.22. There were 1 action level and 1 limit level turbidity exceedances recorded at WSD19 on 29 March 2016 and 20 April 2016 in April reporting month.
- 4.4.23. After checking with contractor, despite installation of concrete blocks was conducted near Zone D on 29 March 2016, contractor mitigation measures including the use of localized silt curtain was generally in place. The construction area was located at downstream of WSD19 monitoring station during the monitoring period. In view of the above and no exceedance was recorded on the subsequent monitoring, it was considered that the exceedance was not project related.



- 4.4.24. Despite trimming of rock mound profile was conducted near Zone D on 20 April 2016, contractor mitigation measures including the use of localized silt curtain was generally in place. The location of the construction area was located at downstream of WDS19 monitoring station during the monitoring period. In view of the above and no exceedance was recorded on the subsequent monitoring, it was considered that the exceedance was not project related.
- 4.4.25. There were 2 action level and 4 limit level turbidity exceedances at WSD19 recorded on 29 April 2016, 3, 5, 7 and 9 May 2016 in May reporting month.
- 4.4.26. No marine activity was conducted on 29 April 2016, 3, 5, 7 and 9 May 2016. In view of no marine activity was conducted, it is considered that the exceedances were not project related.
- 4.4.27. There was 1 action level turbidity exceedance at P1 recorded on 9 May 2016 in May reporting month.
- 4.4.28. No marine activity was conducted on 9 May 2016. The location of the construction area was downstream of P1 monitoring station during the monitoring period. Territory wide water quality variation was observed across Wan Chai East to Sheung Wan at both upstream and downstream locations of works area potential in related to seasonal tide changes. In view of the above and no exceedance was recorded on the subsequent monitoring, the exceedance was considered not related to Project works.
- 4.4.29. There were 2 action and 1 limit level turbidity exceedances at P3 recorded on 7 and 9 May 2016 in May reporting month.
- 4.4.30. No marine activity was conducted on 7 May 2016. In view of no marine activity conducted, it is considered that the exceedance was not related to project works. Despite silt screen removal was conducted by Contract HK/2009/01 on 7 May 2016, only welding works and lifting works was involved and no particular effect on water quality was considered. In addition, only low suspended solid level was recorded during monitoring period. In view of the above, the turbidity exceedances were not related to project works.
- 4.4.31. No marine activity was conducted on 9 May 2016. Territory wide water quality variation was observed across Wan Chai East to Sheung Wan at both upstream and downstream locations of works area potential in related to seasonal tide changes. In view of the above and no exceedance was recorded on the subsequent monitoring, the exceedance was considered not related to Project works.
- 4.4.32. There were 1 action level and 2 limit level turbidity exceedance recorded at P4 on 5, 7 and 9 May 2016 in May reporting month.
- 4.4.33. No marine activity was conducted on 5 and 7 May 2016. In view of no marine activity conducted, it is considered that the exceedances were not related to project works. Despite silt screen removal was conducted by Contract HK/2009/01 on 5 and 7 May 2016, only welding works and lifting works was involved and no particular effect on water quality was considered. In addition, only low suspended solid level were recorded on 5 and 7 May 2016. In view of the above, the turbidity exceedances were not related to project works.



- 4.4.34. No marine activity was conducted on 9 May 2016. Territory wide water quality variation was observed across Wan Chai East to Sheung Wan at both upstream and downstream locations of works area potential in related to seasonal tide changes. In view of the above and no exceedance was recorded on the subsequent monitoring, the exceedance was considered not related to Project works.
- 4.4.35. There were 2 action level turbidity exceedances recorded at P5 on 5 and 9 May 2016 in May reporting month.
- 4.4.36. No marine activity was conducted on 5 May 2016. In view of no marine activity conducted, it is considered that the exceedance was not related to project works. Despite silt screen removal was conducted by Contract HK/2009/01 on 5 May 2016, only welding works and lifting works was involved and no particular effect on water quality was considered. In addition, only low suspended solid level was recorded during monitoring period. In view of the above, the turbidity exceedance was not related to project works.
- 4.4.37. No marine activity was conducted on 9 May 2016. Territory wide water quality variation was observed across Wan Chai East to Sheung Wan at both upstream and downstream locations of works area potential in related to seasonal tide changes. In view of the above and no exceedance was recorded on the subsequent monitoring, the exceedance was considered not related to Project works.

<u>Contract no. HY/2009/15 - Central-Wanchai Bypass – Tunnel (Causeway Bay Typhoon Shelter Section)</u>

4.4.38. Due to the commencement of the maintenance dredging on 10 November 2010, water quality monitoring for Contract no. HY/2009/15 was commenced on 9 November 2010. The proposed division of water monitoring stations is summarized in *Table 4.14* and *Table 4.15* below.

Table 4.14 Water Monitoring Stations for Contract no. HY/2009/15

Station Ref.	Location	Easting	Northing
Cooling Water Intake			
C7	Windsor House	837193.7	816150.0

Remarks: - The cessation of seawater intake operation for C6 was confirmed on 17 May 2011, the water monitoring at C6 was then terminated since 17 May 2011.

Table 4.15 Enhance Dissolved Oxygen Monitoring Stations for Contract no. HY/2009/15

Station Ref.	Location
C6	Excelsior Hotel
Ex-WPCWA SW	South-western of the ex-Wan Chai Public Cargo Working Area

### Remarks:

1. Enhanced DO monitoring at Windsor House Cooling (Station Ref: C7) was temporarily suspended since 22 October 2014 with respect to the formation of temporary reclamation zone TS3 and to be resumed upon removal of the respective temporary reclamation zone.



- 2. Enhanced DO monitoring at Monitoring station at Ex-PCWAE was temporarily suspended from 31 August 2015 with respect to seawall reinstatement works and formation of active works area, to be resumed upon completion of seawall reinstatement works
- 4.4.39. There were 2 limit level DO exceedances recorded at Ex-WPCWA SW on 9 and 11 March 2016 in March reporting month.
- 4.4.40. After checking with contractor, no marine activity was conducted at TPCWAE on 9 and 11 March 2016, while upstream discharge from nearby culvert was noted. In view of no marine activity was conducted and no exceedance was recorded on the subsequent monitoring, the exceedances were considered not related to Project works.
- 4.4.41. There was 1 limit level DO exceedances recorded at Ex-WPCWA SW on 11 April 2016 in April reporting month.
- 4.4.42. After checking with contractor, despite backfilling works was conducted at TPCWAW on 11 April 2016, contractor mitigation measures include the use of tarpaulin sheet between barge and land and provision of bunding for site runoff control was generally in place. Meanwhile, upstream discharge from nearby culvert was noted. In view of the above and no exceedance was recorded on the subsequent monitoring, the exceedance was considered not related to the Project works.
- 4.4.43. There were 4 limit level DO exceedances recorded at Ex-WPCWA SW on 3, 7, 9 and 25 May 2016 in May reporting month.
- 4.4.44. After checking with contractor, despite backfilling works was conducted at TPCWAW on 3 and 9 May 2016, contractor mitigation measures include the use of tarpaulin sheet between barge and land and provision of bunding for site runoff control was generally in place. Meanwhile, upstream discharge from nearby culvert was noted. In view of the above and no exceedance was recorded on the subsequent monitoring, the exceedance was considered not related to the Project works.
- 4.4.45. No marine activity was conducted on 7 and 25 May 2016. Upstream discharge nearby culvert was noted. In view of no marine activity and no exceedance was recorded on the subsequent monitoring, the exceedances were considered not related to the Project works.
- 4.4.46. There were 2 action level DO exceedances recorded at Ex-WPCWA SE on 23 and 25 May 2016 in May reporting month.
- 4.4.47. No marine activity was conducted on 23 and 25 May 2016. Upstream discharge nearby culvert was noted. In view of no marine activity and no exceedance was recorded on the subsequent monitoring, the exceedances were considered not related to the Project works.
- 4.4.48. There were 2 action level of suspended solids exceedances recorded at C7 on 27 April 2016 in May reporting month.



- 4.4.49. No marine activity was conducted at Causeway Bay Typhoon Shelter on 27 April 2016. In view of no marine activity conducted, it is considered that the exceedances were not related to Project works.
- 4.4.50. There were 1 action level and 1 limit level of turbidity exceedances recorded at C7 on 29 April 2016 in May reporting month.
- 4.4.51. No marine activity was conducted at Causeway Bay Typhoon Shelter on 29 April 2016. In view of no marine activity conducted, it is considered that the exceedances were not related to Project works.

Contract no. HY/2010/08- Central-Wanchai Bypass Tunnel (Slip Road 8 Section)

4.4.52. The proposed division of water quality monitoring stations are summarized in *Table 4.16* and *Table 4.17* below:

Table 4.16 Water quality monitoring Stations for Contract no. HY/2010/08

Station Ref.	Location	Easting	Northing
Cooling Water Inta	ke		
C7	Windsor House	837193.7	816150.0

Table 4.17 Enhance Dissolved Oxygen Monitoring Stations for Contract no. HY/2010/08

Station Ref.	Location
C6	Excelsior Hotel

#### Remarks:

- 1. Enhanced DO monitoring at Windsor House Cooling (Station Ref: C7) was temporarily suspended since 22 October 2014 with respect to the formation of temporary reclamation zone TS3 and to be resumed upon removal of the respective temporary reclamation zone.
- 4.4.53. No action or limit level exceedance was recorded in March reporting month.
- 4.4.54. No action or limit level exceedance was recorded in April reporting month.
- 4.4.55. There were 2 action level suspended solids exceedance recorded at C7 on 27 April 2016 in May reporting month.
- 4.4.56. After checking with the Contractor, despite temporary reclamation removal works were conducted on 27 April 2016, contractor mitigation measures including the use of impermeable barrier and silt curtain was in place. In view of the above, it was considered that the exceedances were not related to project works. Nevertheless, contractor was reminded to maintain the deployed impermeable barrier to safeguard the water quality to nearby water intake.
- 4.4.57. There were 1 action level and 1 limit level turbidity exceedances recorded at C7 on 29 April 2016 in May reporting month.
- 4.4.58. Underwater excavation works for TS3(E) temporary reclamation removal works was conducted on 29 April 2016 during both flood tide and ebb tide and muddy dispersion was



observed around a portion TS3(E) works area during monitoring sampling at flood tide, and it was observed that the impermeable barrier deployed around the temporary reclamation removal area was not fully extended to seabed level and not fully unclosing the underwater excavation area during monitoring sampling at both ebb and flood tides. In addition, it was observed that the outer layer of silt curtain deployed was incomplete at the concerned location. As such, it was considered that the turbidity exceedance was related to Project works and the contractor was immediately advised to take immediate action to rectify the defects observed. Rectification measures including deployment of impermeable barriers and silt curtain to enclose the concerned works area by contractor was implemented on 30 April 2016 and no further turbidity exceedance was recorded during additional monitoring conducted on 30 April 2016. Nevertheless, the contractor was reminded to maintain regular checking of the installed silt screen at WQM station C7 for safeguarding the water quality to nearby intake.

### 4.5 Waste Monitoring Results

<u>Contract no. HK/2009/01 - Wan Chai Development Phase II - Central -Wanchai Bypass at HKCEC</u>

4.5.1. No Inert C&D waste and non-inert C&D waste was disposed of for the site works in this reporting period. Details of the waste flow table are summarized in *Table 4.18*.

Table 4.18 Details of Waste Disposal for Contract no. HK/2009/01

Waste Type	Quantity this quarter	Cumulative Quantity- to-Date	Disposal / Dumping Grounds
Inert C&D materials disposed, m <sup>3</sup>	NIL	62116.405	TKO137, TM38
Inert C&D materials recycled, m <sup>3</sup>	NIL	5856.5	N/A
Non-inert C&D materials disposed, m³	NIL	1673.69	SENT Landfill
Non-inert C&D materials recycled, kg	NIL	203993	N/A
Chemical waste disposed, kg	NIL	10250	N/A
Marine Sediment (Type 1 – Open Sea Disposal) , m³	NIL (Bulk Volume)	97428.2 (Bulk Volume)	South of Cheung Chau
Marine Sediment (Type 1 – Open Sea Disposal (Dedicate Sites) & Type 2 – Confined Marine Disposal), m <sup>3</sup>	NIL (Bulk Volume)	52250 (Bulk Volume)	East of Cha Chau
Dredged Sediment Requiring Type 3 – Special Treatment / Disposal contained in Geosynthetic Containers	NIL (Bulk Volume)	6773 (Bulk Volume)	East of Cha Chau



4.5.2. There were no Marine Sediment (Type 1 – Open Sea Disposal) and no Marine Sediment (Type 1- Open Sea Disposal (Dedicate Sites) & Type 2- Confined Marine Disposal) disposed of in this reporting quarter.

<u>Contract no. HK/2009/02 - Wan Chai Development Phase II - Central - Wan Chai Bypass at WanChai East</u>

4.5.3. No Inert and non-inert C&D waste were disposed of for the site works in this reporting period. Details of the waste flow table are summarized in *Table 4.19*.

Table 4.19 Details of Waste Disposal for Contract no. HK/2009/02

Waste Type	Quantity this quarter	Cumulative Quantity- to-Date	Disposal / Dumping Grounds
Inert C&D materials disposed, m <sup>3</sup>	NIL	276075.1	TKO137/ TM 38
Inert C&D materials recycled, m <sup>3</sup>	NIL	18161	N/A
Non-inert C&D materials disposed, m³	NIL	1515.103	SENT Landfill
Non-inert C&D materials recycled, m <sup>3</sup>	N/A	N/A	N/A
Chemical waste disposed, kg	NIL	13860	SENT Landfill
Marine Sediment (Type 1 – Open Sea Disposal), m³	NIL	240222 (Bulk volume)	South of Cheung Chau
Marine Sediment (Type 1 – Open Sea Disposal (Dedicate Sites) & Type 2 – Confined Marine Disposal), m3*	NIL	146445 (Bulk volume)	East of Sha Chau

4.5.4. There was no Marine Sediment (Type 1 – Open Sea Disposal) and no Marine Sediment (Type 1-Open Sea Disposal (Dedicate Sites) & Type 2- Confined Marine Disposal) disposed of in this reporting quarter.

<u>Contract no. HY/2009/15 - Central-Wanchai Bypass - Tunnel (Causeway Bay Typhoon Shelter Section)</u>

4.5.5. No inert and non-inert C&D waste were disposed of for the site works in this reporting period. Details of the waste flow table are summarized in *Table 4.20*.

Table 4.20 Details of Waste Disposal for Contract no. HY/2009/15

Waste Type	Quantity this quarter	Cumulative Quantity- to-Date	Disposal / Dumping Grounds	Remarks
Inert C&D materials disposed, m <sup>3</sup>	NIL	141579.2	Tuen Mun Area 38	NIL



Waste Type	Quantity this quarter	Cumulative Quantity- to-Date	Disposal / Dumping Grounds	Remarks
	NIL	65216	TKO137 FB	NIL
Inert C&D materials	NIL	304	Ex-PCWA	NIL
recycled, m <sup>3</sup>	NIL	111.9	TS4	NIL
Non-inert C&D materials disposed, m <sup>3</sup>	NIL	252.2	SENT Landfill	NIL
Non-inert C&D materials recycled, kg	NIL	299361.5	N/A	NIL
Chemical waste disposed, kg	NIL	8,200	N/A	NIL
	NIL	156909	South of Cheung	Dredging from TCBR1E / TCBR1W
Marine Sediment (Type 1 – Open Sea Disposal) , m³		(Bulk Volume)	Chau	/ TCBR1/ TCBR3 / TCBR4 / Maintenance dredging
Marine Sediment (Type	NIL	322796	East of Sha Chau	Dredging from
1 – Open Sea Disposal (Dedicate Sites) & Type 2 – Confined Marine Disposal), m <sup>3</sup>		(Bulk Volume)		TCBR1E / TCBR1W / TCBR2/ TCBR3 / TCBR4 / Maintenance dredging
Marine Sediment (Type	NIL	12640	East of Sha Chau	Dredging from
3 – Special Treatment / Disposal contained in Geosynthetic Containers)		(Bulk Volume)		TCBR1W / Maintenance dredging
Marine Sediment (Type	NIL	9350	East of Sha Chau	Dredging from
2 – Confined Marine Disposal), m3	(Bulk Volume)	(Bulk Volume)		Eastern Breakwater of CBTS
Marine Sediment (Type	NIL	600	East Sha Chau /	Dredging from
1 – Open Sea Disposal) , m3	(Bulk Volume)	(Bulk Volume)	South of The Brothers	Phase 3 Mooring Re-arrangement
Marine Sediment (Type 2– Confined Marine Disposal) , m3	NIL	14,780		Dredging from
	(Bulk Volume)	(Bulk Volume)	Brothers	Phase 3 Mooring Re-arrangement
Marine Sediment (Type	NIL	2,760	South of The	Dredging from
3 – Special Treatment / Disposal contained in Geosynehetic Containers), m3	(Bulk Volume)	(Bulk Volume)	Brothers	Phase 3 Mooring Re-arrangement

4.5.6. There was no Marine Sediment (Type 1 – Open Sea Disposal) and no Marine Sediment (Type 1 – Open Sea Disposal (Dedicate Sties) & Type 2 – Confined Marine Disposal) disposed in this reporting quarter.

<u>Contract no. HY/2009/19 – Central- WanChai Bypass Tunnel (North Point Section) and Island Eastern Corridor Link</u>

4.5.7. No Inert and non-inert C&D waste were disposed of in this reporting quarter. Details of the waste flow table are summarized in *Table 4.21*.

Table 4.21 Details of Waste Disposal for Contract no. HY/2009/19

Waste Type	Quantity this month	Cumulative Quantity- to-Date	Disposal / Dumping Grounds
Inert C&D materials disposed, m³	NIL	355921.04	TM38
Inert C&D materials recycled, m³	NIL	59367	N/A
Non-inert C&D materials disposed, m <sup>3</sup>	NIL	1068.6	N/A
Non-inert C&D materials recycled, kg	NIL	333.14	N/A
Chemical waste disposed, L	NIL	2.12	N/A
Marine Sediment (Type 1 – Open Sea Disposal), m <sup>3</sup>	NIL	162	South Cheung Chau
Marine Sediment (Type 2 – Confined Marine Disposal) , m³	NIL	681	East Sha Chau
Marine Sediment (Type 1 – Open Sea Disposal (Dedicate Sites) & Type 2 – Confined Marine Disposal), m3	NIL	4976.00	N/A

4.5.8. There were no marine sediments Type1- Open Sea Disposal and there were no Type 1 – Open Sea Disposal (Dedicate Sites) & Type 2 – Confined Marine Disposal in this reporting quarter.

<u>Contract no. HK/2012/08 –Wan Chai Development Phase II – Central- Wan Chai Bypass at Wan Chai West</u>

4.5.9. No Inert and non-inert C&D waste was disposed of in this reporting quarter. Details of the waste flow table are summarized in *Table 4.22*.

Table 4.22 Details of Waste Disposal for Contract no. HK/2012/08

Waste Type	Quantity this month	Cumulative Quantity- to-Date	Disposal / Dumping Grounds
Inert C&D materials disposed, m³	NIL	4131	TM38
Inert C&D materials recycled, m³	NIL	NIL	N/A
Non-inert C&D materials disposed, m <sup>3</sup> *	NIL	315	N/A
Non-inert C&D materials recycled, kg	NIL	NIL	N/A



Waste Type	Quantity this month	Cumulative Quantity- to-Date	Disposal / Dumping Grounds
Chemical waste disposed, L	NIL	NIL	N/A
Marine Sediment (Type 1 – Open Sea Disposal), m³ *	NIL (Bulk volume)	31759 (Bulk volume)	South of Cheung Chau
Marine Sediment (Type 1 – Open Sea Disposal (Dedicate Sites) & Type 2 – Confined Marine Disposal) , m <sup>3</sup> *	57 (Bulk volume)	108542 (Bulk volume)	South of The Brothers (from 27 Aug 2013 onwards)

4.5.10. No Marine Sediment (Type 1 – Open Sea Disposal) disposed in this reporting quarter. There was marine sediment Type 1 – Open Sea Disposal (Dedicate Sites) & Type 2 – Confined Marine Disposal generated disposed in this reporting quarter.

Contract no. HY/2010/08 - Central - Wan Chai Bypass (CWB) - Tunnel (Slip Road 8)

4.5.11. There was Inert C&D waste disposed in this reporting period. No non-inert C&D waste was disposed in this reporting period. Details of the waste flow table are summarized in *Table* 4.23

Table 4.23 Details of Waste Disposal for Contract no. HY/2010/08

Waste Type	Quantity this month	Cumulative Quantity- to-Date	Disposal / Dumping Grounds
Inert C&D materials disposed, m³	9336.4	18528.7	TM38
	8210.3	12179.2	TKO137
Inert C&D materials recycled, m³	NIL	NIL	N/A
Non-inert C&D materials disposed, m <sup>3</sup>	NIL	NIL	N/A
Non-inert C&D materials recycled, kg	NIL	NIL	N/A
Chemical waste disposed, L	NIL	NIL	N/A
Marine Sediment (Type 1 – Open Sea Disposal)	NIL	55290	South Cheung Chau
Marine Sediment (Type 1 – Open Sea Disposal (Dedicate Sites) & Type 2 – Confined Marine disposal)	NIL	27760	Brothers Island
Marine Sediment (Type 3 – Special Treatment)	NIL	7780	Brothers Island

Remarks: Contractor has clarified and updated the cumulative quantity of the Inert C&D materials disposed in this reporting quarter. Contractor has clarified and updated that no marine sediment disposal recorded in this reporting quarter.

4.5.12. There was no Marine Sediment (Type 1 – Open Sea Disposal), Marine Sediment (Type 3 – Special Treatment) and marine sediment Type 1 – Open Sea Disposal (Dedicate Sites) & Type 2 – Confined Marine Disposal disposed in this reporting quarter.



#### 5. COMPLIANCE AUDIT

5.0.1. The Event Action Plan for construction noise, air quality and water quality are presented in **Appendix 5.1**.

### 5.1. Noise Monitoring

- 5.1.1 Three limit level exceedances were recorded at noise monitoring station M1a Harbour Road Sports Centre on 2, 8, and 15 March 2016 in March reporting month. The exceedances were concluded as non-project related.
- 5.1.2 Two limit level exceedances were recorded at noise monitoring station M1a Harbour Road Sports Centre on 29 March 2016 and 12 April 2016 in April reporting month. The exceedances were concluded as non-project related.
- 5.1.3 Two limit level exceedances were recorded as noise monitoring station M6 HK Baptist Church Henrietta Secondary School on 11 April 2016 and 19 April 2016 in April reporting month. The exceedances were concluded as non-project related.
- 5.1.4 Two limit level exceedances were recorded at noise monitoring station M1a Harbour Road Sports Centre on 04 and 24 May 2016 in May reporting month. The exceedances were concluded as non-project related.
- 5.1.5 Noise monitoring results measured in this reporting period are reviewed and summarized.

  Details of graphical presentation can be referred in *Appendix 4.1.*

# 5.2. Air Monitoring

- 5.2.1 No action or limit level exceedance for TSP monitoring was recorded in March reporting month.
- 5.2.2 One action level exceedance of 1hr TSP monitoring was recorded at CMA5b monitoring station – Pedestrian Plaza on 14 April 2016 in April reporting month. The exceedance was concluded as non-project related.
- 5.2.3 No action or limit level exceedance for TSP monitoring was recorded in May reporting month.

# 5.3. Water Quality Monitoring

5.3.1 There were 2 action level and 2 limit level of turbidity exceedances recorded in March reporting month. Investigation found that 2 limit level of turbidity exceedances recorded at monitoring station RW21-P789 on 9 March 2016 in March reporting month was concluded as related to Project works. Investigation found that 2 action level of the turbidity exceedances at monitoring station WSD19 recorded in March reporting month were not related to Project works.



- 5.3.2 There were 1 action level and 1 limit level of turbidity exceedances recorded in April reporting month. Investigation found that the exceedances recorded in April reporting month were not related to Project works.
- 5.3.3 There were 12 action level and 11 limit level of turbidity exceedances and 1 action level and 1 limit level of suspended solid exceedances recorded in May reporting month. Investigation found that 1 action level and 1 limit level of turbidity exceedances recorded at monitoring station C7 on 29 April 2016 in May reporting month was concluded as related to Project works.
- 5.3.4 Investigation found that 10 action level and 10 limit level of turbidity exceedances and 1 action level and 1 limit level of suspended solid exceedances recorded in May reporting month were not related to Project works.
- 5.3.5 There was no action level and 2 limit level exceedances recorded for enhanced dissolved oxygen monitoring in March reporting month. Investigation found that the exceedance was not related to Project works.
- 5.3.6 There was no action level and 1 limit level exceedances recorded for enhanced dissolved oxygen monitoring in April reporting month. Investigation found that the exceedance was not related to Project works.
- 5.3.7 There was 2 action level and 4 limit level exceedances recorded for enhanced dissolved oxygen monitoring in May reporting month. Investigation found that the exceedance was not related to Project works.

#### 5.4. Site Audit

5.5.1. There was no non-compliance from the site audits in the reporting period. During environmental site inspections conducted during the reporting period, minor deficiencies were noted.

#### 5.5. Review of the Reasons for and the Implications of Non-compliance

- 5.5.1 There were 2 limit level turbidity exceedances recorded at RW21-P789 on 9 March 2016 in March reporting month. Despite no marine construction activities was conducted under Contract HK/2009/02 during the monitoring period on 9 March 2016, overflow of contaminated surface runoff into nearby waters at WCR2 site area was observed during monitoring and affecting the water quality within and outside the silt screen enclosed waterbody at RW21-P789 WQM station. As such, it was concluded that the exceedance was project related and the Contractor of HK/2009/02 was immediately advised to take immediate action to rectify the defects observed.
- 5.5.2 There was no non-compliances from monitoring was recorded in April reporting month.
- 5.5.3 There were 1 action level and 1 limit level turbidity exceedances recorded at C7 on 29 April 2016 in May reporting month. Underwater excavation works for TS3(E) temporary reclamation removal works was conducted under Contract HY/2010/08 during the monitoring period on 29 April 2016 during both flood and ebb tide and muddy dispersion was observed around at



portion TS3(E) works area during monitoring sampling at flood tide, and it was observed that the impermeable barrier deployed under Contract HY/2010/08 around the temporary reclamation removal area was not fully extended to seabed level and not fully enclosing the underwater excavation area during monitoring at both ebb and flood tides. In addition, it was observed that the outer layer of silt curtain deployed by Contract HY/2010/08 was incomplete at the concerned location. As such, it was considered that the turbidity exceedance was related to HY/2010/08 Project works and the Contractor of HY/2010/08 was immediately advised to take immediate action to rectify the defects observed.

## 5.6. Summary of action taken in the event of and follow-up on non-compliance

- 5.6.1 Immediate repeat in-site measurement has confirmed the 2 limit level exceedances recorded at RW21-P789 on 9 March 2016 in March reporting month. The Contractor of HK/2009/02 was immediately advised to take remedial action to rectify the defects observed. Rectification measures including provision of water pump to direct the contaminated surface runoff to the nearby collection point and reinforcement of concrete bunding at the concerned location to prevent further surface runoff were implemented by the Contractor of HK/2009/02 on 9 March 2016. Additional monitoring in accordance with the Event and Action Plan was conducted on 10 March 2016. No further turbidity exceedance was recorded during the additional monitoring on 10 March 2016. Nevertheless, the contractor was reminded to maintain regular checking of the installed silt screen at WQM station RW21-P789.
- 5.6.2 There was no particular action taken since no project-related non-compliance was recorded in April reporting month.
- 5.6.3 Immediate repeat in-site measurement has confirmed the 1 action level and 1 limit level turbidity exceedances recorded at C7 on 29 April 2016 in May reporting month. The Contractor of HY/2010/08 was immediately advised to take remedial action to rectify the defects observed. Rectification measures including deployment of impermeable barriers and silt curtain to enclose the concerned works area by Contractor of HY/2010/08 was implemented on 30 April 2016 and no further turbidity exceedance was recorded during additional monitoring conducted on 30 April 2016. Nevertheless, the Contractor of HY/2010/08 was reminded to maintain regular checking of the installed silt screen at WQM station C7 for safeguarding the water quality to nearby intake.



## 6. COMPLAINTS, NOTIFICATION OF SUMMONS AND PROSECUTION

- 6.0.1. No environmental complaint was received in March reporting month.
- 6.0.2. There was one environmental complaint received in April reporting month.
- 6.0.3. The public complaint regarding muddy water discharge referred by EPD was received by ET on 13 April 2016 (EPD Ref.: H05/RS/00008367-16 dated 13 April 2016). The complainant reported that muddy water was discharged from the construction work of Contract HK/2012/08 to the sea outside the Hong Kong Academy for Performing Arts on 13 April 2016 morning.
- 6.0.4. ET confirmed with the Resident Site Staff that internal transport of soil to the hopper barge for storage via landing barge was conducted by Contractor of HK/2012/08 during 0800 hours to 1000 hours on 13 April 2016 at the sea outside the concerned location and 3 nos. of dump trucks were deployed for the operation.
- 6.0.5. Protection measure including provision of sandbag bunding along the side of the landing barge was implemented by the Contractor of HK/2012/08.
- 6.0.6. According to the relevant site records provided by RSS, internal transport of soil to the hopper barge for storage via landing barge was conducted by Contractor of HK/2012/08 during 0800 hours to 1000 hours on 13 April 2016 at the sea outside the concerned location and 3 nos. of dump trucks were deployed for the operation. Protection measure including provision of sandbag bunding along the side of the landing barge was implemented by the Contractor of HK/2012/08. In addition, amber rainstorm warning signal was hoisted from 0630 hours to 1200 hours on 13 April 2016 and during the above time period, muddy water was observed from the upstream of culvert L outside the HK/2012/08 site.
- 6.0.7. Follow up inspection was conducted on 19 April 2016, protection measures including provision of sandbag bunding along the side of the landing barge was implemented and no mud or soil deposition was observed along the seawall and no discharge point was located within the temporary water channel connecting the Culvert L outfall location to the Victoria Harbour. In addition, piling works was observed at the north side of Zone A1 on 19 April 2016 and construction effluent collection from piling work via sedimentation tank to wastewater treatment facility was implemented and steel barrier was installed around the piling works area to mitigate against potential surface runoff related impact.
- 6.0.8. Nevertheless, in view of the public concern, the Contractor was reminded to maintain adequate perimeter embankment protection along the seawall boundary and maintain proper construction effluent collection system to avoid potential runoff related impact to nearby waters.
- 6.0.9. No environmental complaint was received in May reporting month.
- 6.0.10. The details of cumulative complaint log and summary of complaints are presented in *Appendix 6.1*.



6.0.11. Cumulative statistic on complaints and successful prosecutions are summarized in *Table 6.1* and *Table 6.2* respectively.

Table 6.1 Cumulative Statistics on Complaints

Reporting Period	No. of Complaints	
Commencement works (Mar 2010) to last reporting quarter	44	
March 2016 – May 2016	1	
Project-to-Date	45	

Table 6.2 Cumulative Statistics on Successful Prosecutions

Environmental Parameters	Cumulative No. Brought Forward	No. of Successful Prosecutions this quarter (Offence Date)	Cumulative No. Project-to-Date
Air	-	0	0
Noise	-	0	0
Water	-	0	0
Waste	-	0	0
Total	-	0	0



#### 7. CUMULATIVE CONSTRUCTION IMPACT DUE TO THE CONCURRENT PROJECTS

- 7.0.1. According to Condition 3.4 of the EP-356/2009, this section addresses the relevant cumulative construction impact due to the concurrent activities of the current projects including the Central Reclamation Phase III, Central-Wanchai Bypass and Island Eastern Corridor Link projects.
- 7.0.2. According to the Final EM&A Report of Central Reclamation Phase III (CRIII) for Contract HK 12/02, the major construction activities were completed by end of January 2014 and no construction activities were undertaken thereafter and the water quality monitoring was completed in October 2011 and no Project-related exceedance was recorded for air and noise monitoring. It can be concluded that cumulative construction impact due to the concurrent activities of the current projects with the Central Reclamation Phase III (CRIII) was insignificant.
- 7.0.3. According to the construction programme of Central-Wanchai Bypass at Wanchai West at the Central Reclamation Phase III area include structural works for tunnel construction, road works and drainage works, removal of bulkhead wall and seawall modification were performed in May 2016 reporting month. As no project related exceedance were recorded during the reporting period, cumulative construction impact due to the concurrent activities of the current projects with the Central Reclamation Phase III (CRIII) was considered as insignificant.
- 7.0.4. According to the construction programme of Wan Chai Development Phase II, Central-Wan Chai Bypass and Island Eastern Corridor Link projects, the major construction activities under Wan Chai Development Phase II were tunnel works, D-wall construction at Wan Chai East and culvert construction, tunnel construction and ELS works at Wan Chai West. The major construction activities under Central-Wan Chai Bypass and Island Eastern Corridor Link Projects were road works at Central Interchange, backfilling works at Ex-PCWAW, ELS works and retaining wall construction at Victoria Park, ELS works and tunnel works at TS3; bridge construction, piling and tunnel works at North Point area in the reporting month. In addition, other non-Wan Chai Development Phase II, Central-Wan Chai Bypass and Island Eastern Corridor Link projects was observed undertaken at Wan Chai North area
- 7.0.5. No significant air impact from construction activities was anticipated in the reporting month. Besides, no project related exceedance was recorded during the air and noise environmental monitoring events in the reporting month. Thus, it is evaluated that the cumulative construction impact from the concurrent projects including Central Reclamation Phase III (CRIII), Wan Chai Development Phase II (WDII), Central-WanChai Bypass (CWB), Island Eastern Corridor Link projects (IECL) was insignificant.





# 8. CONCLUSION


- 8.0.1. The EM&A programme was carried out in accordance with the EM&A Manual requirements, minor alterations to the programme proposed were made in response to changing circumstances.
- 8.0.2. Two limit level of turbidity exceedances recorded at RW21-P789 on 9 March 2016 in March reporting month were concluded as related to Project works. Rectification measure was implemented by the Contractor and no further exceedance was recorded during the additional monitoring on 10 March 2016.
- 8.0.3. No non-compliance was noted and no prosecution was received in April reporting month.
- 8.0.4. One action level and one limit level turbidity exceedances recorded at C7 on 29 April 2016 in May reporting month were concluded as related to Project works. Rectification measure was implemented by the Contractor and no further exceedance was recorded during the additional monitoring on 30 April 2016.
- 8.0.5. The construction programmes of individual contracts are provided in *Appendix 8.1*.


Figure 2.1


Project Layout
























# Figure 2.2


**Project Organization Chart** 


# **Project Organization Chart**





# Figure 3.1

**Locations of Monitoring Stations** 










**FIGURE** 

**LOCATIONS OF WATER QUALITY MONITORING STATIONS** 



# Appendix 2.1

**Environmental Mitigation Implementation Schedule** 

Environmental Mitigation Implementation Schedule

#### Implementation Schedule for Air Quality Control

EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation	In		entati ges*	on	Relevant Legislation
		Ü	Agent	Des	C	О	Dec	and Guidelines
Construction								
For the Wh	ole Project							
S3.6.5	Four times a day watering of the work site with active operations.	Work site / during construction	Contractor		√			EIAO-TM
\$3.8.1	Implementation of dust suppression measures stipulated in Air Pollution Control (Construction Dust) Regulation. The following mitigation measures, good site practices and a comprehensive dust monitoring and audit programme are recommended to minimise cumulative dust impacts.  • Strictly limit the truck speed on site to below 10 km per hour and water spraying to keep the haul roads in wet condition;  • Watering during excavation and material handling;  • Provision of vehicle wheel and body washing facilities at the exit points of the site, combined with cleaning of public roads where necessary; and  • Tarpaulin covering of all dusty vehicle loads transported to, from and between site locations.	construction	Contractor		٧			

Appendix 2.1

Contract No. HK/2015/01 Wanchai Development Phase II and Central Wanchai Bypass Sampling, Field Measurement and testing Works (Stage3)

EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation	In	nplem Sta	entati ges*	on	Relevant Legislation
			Agent	Des	C	0	Dec	and Guidelines
S3.5.6	For the dredging activities carried out in the vicinity of Police Officers' Club, the dredging operation will be restricted to only 1 small close grab dredger to minimise the odour impact during the dredging activity. The dredging rate should be reduced as much as practicable for the area in close proximity to the Police Officers' Club. The sediments contain highly contaminated mud which may be disposed with the use of geosynthetic containers (details shall refer to Section 6), grab dredger has to be used for filling up the geosynthetic containers on barges. the dredging rate for the removal of the sediments at the south-west corner of the typhoon shelter shall be slowed down or restricted to specific non-popular hours in weekdays when it is necessary during construction.	Corner of CBTS/implementation of harbour-front enhancement	CEDD <u>'</u>		V			EIAO-TM
S3.8.8	Carry out dredging at the corner of CBTS to remove the sediment and clean the slime attached on the CBTS shoreline seawall	Corner of CBTS & CBTS shoreline seawall/implementation of harbour-front enhancement	CEDD <sup>2</sup>		V			EIAO-TM
Operation I								

 $<sup>^{\</sup>rm 1}$  CEDD will identify an implementation agent.

 $<sup>^{2}</sup>$  CEDD will identify an implementation agent.

EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation	In	nplem Sta	entati ges*	on	Relevant Legislation
			Agent	Des	C	О	Dec	and Guidelines
S3.10.2	Monthly (from July to September) monitoring of odour impacts, for a period of 5 years, is proposed during the operational phase of the Project to ascertain the effectiveness of the Enhancement Package over time, and to monitor any ongoing odour impacts at the ASRs.	Planned ASRs (CBTS Breakwater)/First 5-year period of operation phase	CEDD <sup>1</sup>			V		EIAO-TM
	CWB (Within the Project Boundary)		T					T
\$3.6.53 - \$3.6.54	The design parameters of the East and Central Ventilation Buildings as set in Tables 3.10 and 3.11	East and Central Ventilation Buildings / During operation of the Trunk Road	HyD			V		
S3.10.2	Air quality monitoring for the operation performance of the East Ventilation Building and associated East Vent Shaft will be conducted.	East Vent Shaft / During operation of the East Ventilation Building and associated East Vent Shaft	HyD			<b>V</b>		EIAO-TM

• Des - Design, C - Construction, O - Operation, and Dec - Decommissioning

Appendix 2.1

Contract No. HK/2015/01 Wanchai Development Phase II and Central Wanchai Bypass Sampling, Field Measurement and testing Works (Stage3)

Quarterly EM&A Report

#### Table A13.2 Implementation Schedule for Noise Control

EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	In	nplem Sta	entati ges*	on	Relevant Legislation and Guidelines
				Des	C	0	Dec	
Construction	on Phase							
For the Who	ole Project							

EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation	In	nplem Stag	entati ges*	on	Relevant Legislation			
LIII ICI	Divironmental Protection Wedsures / Whagaton Wedsures	Location / Timing	Agent	Des	С	О	Dec	and Guidelines			
S4.9.4	<ul> <li>Good Site Practice:</li> <li>Only well-maintained plant shall be operated on-site and plant shall be serviced regularly during the construction program.</li> <li>Silencers or mufflers on construction equipment shall be utilized and shall be properly maintained during the construction program.</li> <li>Mobile plant, if any, shall be sited as far away from NSRs as possible.</li> <li>Machines and plant (such as trucks) that may be in intermittent use shall be shut down between works periods or shall be throttled down to a minimum.</li> <li>Plant known to emit noise strongly in one direction shall, wherever possible, be orientated so that the noise is directed away from the nearby NSRs.</li> <li>Material stockpiles and other structures shall be effectively utilized, wherever practicable, in screening noise from onsite construction activities.</li> </ul>	Work Sites / During Construction	Contractor	Des	C	0	Dec	EIAO-TM, NCO			

#### Contract No. HK/2015/01 Wanchai Development Phase II and Central Wanchai Bypass Sampling, Field Measurement and testing Works (Stage3)

EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation	In	nplem Sta	entati ges*	on	Relevant Legislation
22.7.10.7	Ziriromienia 110000000 iziziginion iziziginion iziziginion	Zocavion, 1mmg	Agent	Des	С	0	Dec	and Guidelines
S4.8.5 S4.8.5	Use of quiet powered mechanical equipment, movable noise barrier and temporary noise barrier for the following tasks:  Slip road 8 tunnel  Construction of diaphragm wall and substructures of the tunnel approach ramp  Excavation  Construction of slabs  Backfill  Demolition and construction of substructures for the IEC  Demolition works of existing piers and crossheads of the marine section of the existing IEC  Use of PME grouping for the following tasks:  At-grade road construction  Substructure for IECL connection	Work Sites / During Construction	Contractor		V			EIAO-TM, NCO
For DP2 -	WDII Major Roads (Road P2)							
S4.8.3 – S4.8.4	Use of quiet powered mechanical equipment, movable noise barrier and temporary noise barrier for the following tasks:  Temporary road diversion Resurfacing At-grade roadwork	Work Sites / During Construction	Contractor		√			EIAO-TM, NCO
For DP3 - I	Reclamation Works							
S4.8.3 – S4.8.4	Use of quiet powered mechanical equipment for the following task:  Filling behind seawall Seawall construction	Work Sites / During Construction	Contractor		<b>V</b>			EIAO-TM, NCO

EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation	Ir	nplem Sta	entati ges*	on	Relevant Legislation
22.7.10.7	Zivirolinionia 11000000 Niciasus 657 Niciasus 657	zoemion, riming	Agent	Des	C	0	Dec	and Guidelines
For DP5 -	Wan Chai East Sewage Outfall							
S4.8.3 – S4.8.4	Use of quiet powered mechanical equipment for the following tasks:  • Submarine pipelines (marine section)	Work Sites / During Construction	Contractor		1			EIAO-TM, NCO
	Use of quiet powered mechanical equipment and movable noise barrier for the following tasks:  Installation of a new pipeline (land section)							
For DP6 -	Cross-Harbour Water Mains from Wan Chai to Tsim Sha Tsui							
S4.8.3 – S4.8.4	Use of quiet powered mechanical equipment for the following tasks:  • Submarine pipelines (marine section) •	Work Sites / During Construction	Contractor		N			EIAO-TM, NCO

Contract No. HK/2015/01 Wanchai Development Phase II and Central Wanchai Bypass Sampling, Field Measurement and testing Works (Stage3)

EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation	In	ıplem Staş	entati ges*	on	Relevant Legislation
	Ü	0	Agent	Des	C	o	Dec	and Guidelines
0 " "								
Operation I								
For DP1 - 0	CWB (Within the Project Boundary)							

For Existing NSRs     about 235m length of noise semi-enclosure with transparent panel covering the westbound slip road from the IEC     about 230m length of noise semi-enclosure with transparent panel covering the main carriageways (eastbound and westbound) of the CWB and IEC	Location / Timing  Near North Point / Before commencement of operation of road project	Agent HyD	Des √	<b>C</b> √	<b>O</b> √	Dec	and Guidelines  EIAO-TM						
<ul> <li>about 235m length of noise semi-enclosure with transparent panel covering the westbound slip road from the IEC</li> <li>about 230m length of noise semi-enclosure with transparent panel covering the main carriageways (eastbound and</li> </ul>	commencement of	HyD	V	1	V		EIAO-TM						
panel covering the main carriageways (eastbound and													
panel covering the main carriageways (eastbound and westbound) of the CWB and IEC	igh cantilevered noise barrier tt 45° with transparent panel he IEC  gh cantilevered noise barrier tt 45° with transparent panel he IEC  gh vertical noise barrier with bund slip road to the IEC  the trunk road (except tunnel dscaped deck at the eastern f 70 km/hour		er										
<ul> <li>about 135m length of 5.5m high cantilevered noise barrier with 3m cantilever inclined at 45° with transparent panel on the eastbound slip road to the IEC</li> </ul>				1									
<ul> <li>about 95m length of 5.5m high cantilevered noise barrier with 1m cantilever inclined at 45° with transparent panel on the eastbound slip road to the IEC</li> </ul>													
<ul> <li>about 350m length of 3.5m high vertical noise barrier with transparent panel on the eastbound slip road to the IEC</li> </ul>													
<ul> <li>low noise road surfacing for the trunk road (except tunnel section and beneath the landscaped deck at the eastern portal area) with speed limit of 70 km/hour</li> </ul>		IFD	ا	a/#									
For Future/Planned NSRs	Centre (next to City	пур	V	V									
about 265m length of noise semi-enclosure with transparent panel covering the westbound slip road from the IEC	Garden) and CDA(1) site / Before occupation of Planned NSRs in CDA and CDA(1) sites.												
•	about 95m length of 5.5m high cantilevered noise barrier with 1m cantilever inclined at 45° with transparent panel on the eastbound slip road to the IEC about 350m length of 3.5m high vertical noise barrier with transparent panel on the eastbound slip road to the IEC low noise road surfacing for the trunk road (except tunnel section and beneath the landscaped deck at the eastern portal area) with speed limit of 70 km/hour for Future/Planned NSRs about 265m length of noise semi-enclosure with transparent	about 95m length of 5.5m high cantilevered noise barrier with 1m cantilever inclined at 45° with transparent panel on the eastbound slip road to the IEC  about 350m length of 3.5m high vertical noise barrier with transparent panel on the eastbound slip road to the IEC  low noise road surfacing for the trunk road (except tunnel section and beneath the landscaped deck at the eastern portal area) with speed limit of 70 km/hour  for Future/Planned NSRs  about 265m length of noise semi-enclosure with transparent panel covering the westbound slip road from the IEC  In between the Electric Centre (next to City Garden) and CDA(1) site / Before occupation of Planned NSRs in CDA	about 95m length of 5.5m high cantilevered noise barrier with 1m cantilever inclined at 45° with transparent panel on the eastbound slip road to the IEC  about 350m length of 3.5m high vertical noise barrier with transparent panel on the eastbound slip road to the IEC  low noise road surfacing for the trunk road (except tunnel section and beneath the landscaped deck at the eastern portal area) with speed limit of 70 km/hour  for Future/Planned NSRs  about 265m length of noise semi-enclosure with transparent panel covering the westbound slip road from the IEC  In between the Electric Centre (next to City Garden) and CDA(1) site / Before occupation of Planned NSRs in CDA	about 95m length of 5.5m high cantilevered noise barrier with 1m cantilever inclined at 45° with transparent panel on the eastbound slip road to the IEC  about 350m length of 3.5m high vertical noise barrier with transparent panel on the eastbound slip road to the IEC  low noise road surfacing for the trunk road (except tunnel section and beneath the landscaped deck at the eastern portal area) with speed limit of 70 km/hour  for Future/Planned NSRs  about 265m length of noise semi-enclosure with transparent panel covering the westbound slip road from the IEC  In between the Electric Centre (next to City Garden) and CDA(1) site / Before occupation of Planned NSRs in CDA	about 95m length of 5.5m high cantilevered noise barrier with 1m cantilever inclined at 45° with transparent panel on the eastbound slip road to the IEC  about 350m length of 3.5m high vertical noise barrier with transparent panel on the eastbound slip road to the IEC  low noise road surfacing for the trunk road (except tunnel section and beneath the landscaped deck at the eastern portal area) with speed limit of 70 km/hour  for Future/Planned NSRs  about 265m length of noise semi-enclosure with transparent panel covering the westbound slip road from the IEC  In between the Electric Centre (next to City Garden) and CDA(1) site / Before occupation of Planned NSRs in CDA	about 95m length of 5.5m high cantilevered noise barrier with 1m cantilever inclined at 45° with transparent panel on the eastbound slip road to the IEC  about 350m length of 3.5m high vertical noise barrier with transparent panel on the eastbound slip road to the IEC  low noise road surfacing for the trunk road (except tunnel section and beneath the landscaped deck at the eastern portal area) with speed limit of 70 km/hour  for Future/Planned NSRs  about 265m length of noise semi-enclosure with transparent panel covering the westbound slip road from the IEC  In between the Electric Centre (next to City Garden) and CDA(1) site / Before occupation of Planned NSRs in CDA	about 95m length of 5.5m high cantilevered noise barrier with 1m cantilever inclined at 45° with transparent panel on the eastbound slip road to the IEC  about 350m length of 3.5m high vertical noise barrier with transparent panel on the eastbound slip road to the IEC  low noise road surfacing for the trunk road (except tunnel section and beneath the landscaped deck at the eastern portal area) with speed limit of 70 km/hour  for Future/Planned NSRs  about 265m length of noise semi-enclosure with transparent panel covering the westbound slip road from the IEC  In between the Electric Centre (next to City Garden) and CDA(1) site / Before occupation of Planned NSRs in CDA						

### Contract No. HK/2015/01 Wanchai Development Phase II and Central Wanchai Bypass Sampling, Field Measurement and testing Works (Stage3)

EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation		nplem Sta	entati ges*	on	Relevant Legislation	
		3	Ü	Agent	Des	C	o	Dec	and Guidelines
	The openable windows of the temple, if any, should be	Near Causeway Bay Fire	Project	1					
	orientated so as to avoid direct line of sight to the existing	Station / During detailed	Proponent for						
	Victoria Park Road as far as practicable.	design of the re-	the						
		provisioned Tin Hau	re-provisioned						
		Temple	Tin Hau Temple						

<sup>\*</sup> Des - Design, C - Construction, O - Operation, and Dec - Decommissioning

<sup>#</sup> Only the steel frame for this section of noise semi-enclosure would be erected in advance during the construction of the westbound slip road.

Table A13.3 Implementation Schedule for Water Quality Control

EIA Ref	Environmental Protection Measures / Mitigation Measures	Location /	Implementation	In		entati ges*	on	Relevant Legislation
22.7 110.7	Ziviromieska i rotector ricustros, ricustros	Timing	Agent	Des	C	0	Dec	and Guidelines
Construction	on Phase							
For DP3 – . Boundary)	Reclamation Works, DP5 (Wan Chai East Sewage Outfall), DP6 (Cross-Harbo	our Water Mains	from Wan Chai to T	Tsim Sh	a Tsu	i), DP	1 – CW	B (within the Project
S5.8	A phased reclamation approach is planned for the WDII. Containment of fill within each of the reclamation phases by seawalls is proposed, with the seawall constructed first (above high water mark) with filling carried out behind the completed seawalls. Any gaps that may need to be provided for marine access will be shielded by silt curtains to control sediment plume dispersion away from the site. Filling for seawall construction should be carried out behind the silt curtain	Work site / During the construction period	Contractor		√			EIAO-TM, WPCO
S5.8	Dredging shall be carried out by closed grab dredger for the following works:  Seawall construction in all the reclamation areas;  Construction of the CWB Tunnel  Construction of the proposed WSD water mains; and  Construction of the proposed Wan Chai East sewage outfall pipelines.	Work site / During the construction period	Contractor		√			EIAO-TM, WPCO
S5.8, Figure 5.3	Dredging for the Wan Chai East sewage outfall pipelines shall not be carried out concurrently with the following activities:  Dredging along the proposed cross-harbour water mains;  Dredging along the seawall in the Wan Chai Reclamation (WCR) zone (area between HKCEC Extension and PCWA).	Work site / During the construction period	Contractor		1			EIAO-TM, WPCO

Contract No. HK/2015/01 Wanchai Development Phase II and Central Wanchai Bypass Sampling, Field Measurement and testing Works (Stage3)

EIA Ref	Environmental Protection Measures / M	Aitigation Meas	ıres	Location /	Implementation	In	nplem Sta	entat ges*	ion	Relevant Legislation
		. <b>.</b>		Timing	Agent	Des	C	О	Dec	and Guidelines
S5.8	typhoon shelter shall not be fully enclosed.		Work site / During the construction period	Contractor		√			EIAO-TM, WPCO	
S5.8	As a mitigation measure, to avoid the acc within the temporary embayment be impermeable barrier, suspended from a and extending down to the seabed, will the HKCECI commences. The barr discharge flows from Culvert L to the contractor will maintain this barrier	tween CRIII a floating boom or be erected by the rier will channel outside of the	nd HKCEC1, and the water surface e contractor before el the stormwater embayment. The	Work site / During the construction period	Contractor		<b>√</b>			EIAO-TM, WPCO
	HKCEC2W are carried out and the new C	Culvert L extension	on is constructed.							
S5.8, Figure 5.3	55.8, The total dredging rates in each of the marine works zones shall not be more				Contractor		1			EIAO-TM, WPCO
,	Reclamation Area	Maximum Dredg Rate  m³ per m³ per hour	Dredging Rate (m³ per							
		day (for 16 per da								
	Dredging along seawall or breakwater									
	North Point Shoreline Zone (NPR)	6,000 375	42,000							
	Causeway Bay TBW Shoreline Zone TCBR	1,500 94 6,000 375	10,500 42,000							
	PCWA Zone	5,000 375	35,000					1		

EIA Ref	Environmental Protection Measures / Mitigation Measures	Location /	Implementation	In		entati ges*	on	Relevant Legislation
2211101	Environmental 1 vocción rizonation / rizongation rizonatio	Timing	Agent	Des	C	o	Dec	and Guidelines
	Wan Chai Shoreline Zone (WCR)   6,000   375   42,000     HKCEC Shoreline Zone   HKCEC Stage 1 & 3   1,500   94   10,500     HKCEC Stage 2   6,000   375   42,000     Cross Harbour Water Mains   1,500   94   10,500     Wan Chai East Submarine Sewage Pipeline   1,500   94   10,500     Note: 1,500   m³ per day shall be applied for construction of the western seawall of WCR1.							
S5.8, Figure 5.3	Dredging along the seawall at WCR1 shall be undertaken initially at 1,500m <sup>3</sup> per day for construction of the western seawall (which is in close proximity of the WSD intake), followed by partial seawall construction at the western seawall (above high water mark) to protect the adjacent intakes as much as possible from further dredging activities.	Work site / During the construction period	Contractor		1			EIAO-TM, WPCO
S5.8, Figure 5.3	For dredging within the Causeway Bay typhoon shelter, seawall shall be partially constructed to protect the nearby seawater intakes from further dredging activities. For example, at TCBRIW, the southern and eastern seawalls shall be constructed first (above high water mark) so that the seawater intakes at the inner water would be protected from the impacts from the remaining dredging activities along the northern boundary.	Work site / During the construction period	Contractor		<b>V</b>			EIAO-TM, WPCO
S5.8, Figure 5.3	Silt curtains shall be deployed around the closed grab dredgers during seawall dredging and seawall trench filling in the areas of HKCEC, WCR, TCBR and NP.	Work site / During the construction period	Contractor		V			EIAO-TM, WPCO
S5.8, Figure 5.3	Silt screens shall be applied to seawater intakes at interim construction stages as stated below:    Interim Construction   Location of Applications	Work site / During the construction period	Contractor		V			EIAO-TM, WPCO

#### Contract No. HK/2015/01 Wanchai Development Phase II and Central Wanchai Bypass Sampling, Field Measurement and testing Works (Stage3)

EIA Ref	Environmental Protection	Environmental Protection Measures / Mitigation Measures	Location /	Implementation	In	nplem Sta	entati ges*	on	Relevant Legislation
			Timing	Agent	Des	C	0	Dec	and Guidelines
	TBW, NP and Water Mains Zone	Convention and Exhibition Centre Phase I, Telecom House / HK Academy for Performing Arts / Shun On Centre, Wan Chai Tower / Revenue Tower / Immigration Tower and Sun Hung Kai Centre							
	Scenario 2B in late 2009/2010 with concurrent dredging activities at Sewage Pipelines Zone and TCBR.	WSD saltwater intakes at Sheung Wan, Wan Chai Cooling water intakes for Queensway Government Offices, Excelsior Hotel, World Trade Centre and Windsor House.							
	Scenario 2C in 2011 with concurrent dredging activities at HKCEC and TCBR.	WSD saltwater intakes at Sheung Wan and Reprovisioned WSD Wan Chai saltwater intake.  Cooling water intakes for MTR South, Excelsior Hotel & World Trade Centre and reprovisioned Windsor House.							
S5.8	Other mitigation measures	include:	Work site /	Contractor		$\sqrt{}$			ProPECC PN 1/94;
	spillage and sealed ti	sed, shall be designed and maintained to avoid ghtly while being lifted. For dredging of any sed watertight grabs must be used;	During the construction period						WPCO (TM-DSS)
	vessels and the seabe	d so that adequate clearance is maintained between d in all tide conditions, to ensure that undue rated by turbulence from vessel movement or							
		dredgers shall be fitted with tight fitting seals to o prevent leakage of material;							
		shall not cause foam, oil, grease, scum, litter or tter to be present on the water within the site or							
	dredged material into the	oppers shall be controlled to prevent splashing of the surrounding water. Barges or hoppers shall not will cause the overflow of materials or polluted transportation; and							

EIA Ref	Environmental Protection Measures / Mitigation Measures	Location /	Implementation	In		entati ges*	Relevant Legislation	
	, , , , , , , , , , , , , , , , , , ,	Timing	Agent	Des	C	О	Dec	and Guidelines
	before commencement of the reclamation works, the holder of Environmental Permit has to submit plans showing the phased construction of the reclamation, design and operation of the silt curtain.							
\$5.8	Silt screens are recommended to be deployed at the seawater intakes during the reclamation works period. Installation of silt screens at the seawater intake points may cause a potential for accumulation and trapping of pollutants, floating debris and refuse behind the silt screens and may lead to potential water quality deterioration at the seawater intake points. Major sources of pollutants and floating refuse include the runoff and storm water discharges from the nearby coastal areas. As a mitigation measure to avoid the pollutant and refuse entrapment problems and to ensure that the impact monitoring results are representative, regular maintenance of the silt screens and refuse collection shall be performed at the monitoring stations at regular intervals on a daily basis. The Contractor shall be responsible for keeping the water behind the silt screen free from floating rubbish and debris during the impact monitoring period.	Work site / During the construction period	Contractor		√			EIAO-TM, WPCO

Contract No. HK/2015/01 Wanchai Development Phase II and Central Wanchai Bypass Sampling, Field Measurement and testing Works (Stage3)

EIA Ref	Environmental Protection Measures / Mitigation Measures	Location /	Implementation	In		entati ges*	on	Relevant Legislation and Guidelines
		Timing	Agent	Des	C	О	Dec	
\$5.8	Dredging of contaminated mud is recommended as a mitigation measures for control of operational odour impact from the Causeway Bay typhoon shelter. In recognition of the potential impacts caused by dredging activities close to the seawater intakes, only I small close grab dredger shall be operated within the typhoon shelter (for the dredging to mitigate odour impact) at any time to minimize the potential impact. Double silt curtains shall be deployed to fully enclose the closed grab dredger during the dredging operation. In addition, an impermeable barrier, suspended from a floating boom on the water surface and extended down to the seabed, shall be erected to isolate the adjacent intakes as much as possible from dredging activities. For example, if dredging is to be carried out at the southwest corner of the typhoon shelter, physical barriers shall be erected to west of the cooling water intake for Excelsior Hotel so that the intake would be shielded from most of the SS generated from the dredging operation to the west of the intake. For area in close proximity of the cooling water intake point, the dredging rate shall be reduced as much as practicable. Site audit and water quality monitoring shall be carried out at the seawater intakes during the dredging operations. Daily monitoring of SS at the cooling water intake shall be carried out, and 24 hour monitoring of turbidity at the intakes shall be implemented during the dredging activities. If the monitoring results indicate that the dredging operation has caused significant changes in water quality conditions at the seawater intakes, appropriate actions shall be taken to stop the dredging and mitigation measures such as slowing down the dredging rate shall be implemented.	Causeway Bay typhoon shelter/Imple mentation of harbour-front enhancement.	CEDD <u>3</u>		1			WPCO

EIA Ref	Er	Environmental Protection Measures / Mitigation Measures	Location /	Implementation	In		entati ges*	on	Relevant Legislation		
			Timing	Agent	Des	C	О	Dec	and Guidelines		
For the Wh	ole .	Project									
S5.8	•	Construction Runoff and Drainage	• Work site	Contractor		√			ProPECC PN 1/94;		
	•	use of sediment traps, wheel washing facilities for vehicles leaving the site, and adequate maintenance of drainage systems to prevent flooding and overflow;	to prevent flooding constructi on period ent basins or traps gn of efficient silt						WPCO (TM-DSS)		
	•	Permanent drainage channels shall incorporate sediment basins or traps and baffles to enhance deposition rates. The design of efficient silt removal facilities shall be based on the guidelines in Appendix A1 of ProPECC PN 1/94;		•							
	•	a sediment tank constructed from pre-formed individual cells of approximately 6 - 8 m3 capacity can be used for settling ground water prior to disposal;									
	•	oil interceptors shall be provided in the drainage system for the tunnels and regularly cleaned to prevent the release of oils and grease into the storm water drainage system after accidental spillages. The interceptor shall have a bypass to prevent flushing during periods of heavy rain;									
	•	precautions and actions to be taken when a rainstorm is imminent or forecast, and during or after rainstorms. Particular attention shall be paid to the control of any silty surface runoff during storm events;									
	other construction activities. Sediment traps shall b	on-site drainage system shall be installed prior to the commencement of other construction activities. Sediment traps shall be installed in order to minimise the sediment loading of the effluent prior to discharge;									
	•	All temporary and permanent drainage pipes and culverts provided to facilitate runoff discharge shall be adequately designed for the controlled release of storm flows. All sediment control measures shall be regularly inspected and maintained to ensure proper and efficient operation at all times and particularly following rain storms. The temporarily diverted drainage shall be reinstated to its original condition when the construction work is finished or the temporary diversion is no longer									

 $<sup>^{3}</sup>$  CEDD will identify an implementation agent.

#### Contract No. HK/2015/01 Wanchai Development Phase II and Central Wanchai Bypass Sampling, Field Measurement and testing Works (Stage3)

EIA Ref	Environmental Protection Measures / Mitigation Measures	Location /	Implementation	In		entati ges*	Relevant Legislation	
		Timing	Agent	Des	C	О	Dec	and Guidelines
	required.							
	All fuel tanks and store areas shall be provided with locks and be sited on sealed areas, within bunds of a capacity equal to 110% of the storage capacity.							
	Minimum distances of 100 m shall be maintained between the storm water discharges and the existing or planned WSD flushing water intakes during construction phase.							
S5.8	Sewage from Construction Work Force  Construction work force sewage discharges on site shall be connected to the existing trunk sewer or sewage treatment facilities. The construction sewage shall be handled by portable chemical toilets prior to the commission of the on-site sewer system. Appropriate numbers of portable toilets shall be provided by a licensed contractor to serve the large number of construction workers over the construction site. The Contractor shall also be responsible for waste disposal and maintenance practices.	Work site / During the construction period	Contractor		1			ProPECC PN 1/94; WPCO (TM-DSS)
S5.8	Floating Debris and Refuse  Collection and removal of floating refuse shall be performed at regular intervals on a daily basis. The contractor shall be responsible for keeping the water within the site boundary and the neighbouring water free from rubbish.	Work site and adjacent water / During the construction period.	Contractor		V			WPCO

EIA Ref	Environmental Protection Measures / Mitigation Measures	Location /	Implementation	In		entati ges*	on	Relevant Legislation
22.2.402	Zininomiesta 1 totologi incustros, iningation incustros	Timing	Agent	Des	C	0	Dec	and Guidelines
\$5.8	Storm Water Discharges  Minimum distances of 100 m shall be maintained between the existing or planned stormwater discharges and the existing or planned WSD flushing water intakes.	Work site and adjacent water / During the design and construction period.	Contractor	1	√			WPCO
Operation 1	Phase	I.	I .				1	I.
DP1 - CWI	3 (within the Project Boundary)							
S5.8	For the operation of CWB, a surface water drainage system would be provided to collect road runoff. The following operation stage mitigation measures are recommended to ensure road runoff would comply with the TM under the WPCO:  The drainage from tunnel sections shall be directed through petrol interceptors to remove oil and grease before being discharged to the nearby foul water manholes.	CWB/During design and operational period	HyD/TD <sup>3</sup>	V		√		WPCO
	Petrol interceptors shall be regularly cleaned and maintained in good working condition.							
	Oily contents of the petrol interceptors shall be properly handled and disposed of, in compliance with the requirements of the Waste Disposal Ordinance.							
	Sewage arising from ancillary facilities of CWB (for examples, car park,							

Contract No. HK/2015/01 Wanchai Development Phase II and Central Wanchai Bypass Sampling, Field Measurement and testing Works (Stage3)

EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Implementation Timing Agent		In		entatio	on	Relevant Legislation and Guidelines
	8			Des	C	o	Dec	
	control room, ventilation and administration buildings and tunnel portals) shall be connected to public sewerage system. Sufficient capacity in public sewerage shall be made available to the proposed facilities.  Road drainage shall also be provided with adequately designed silt trap to minimize discharge of silty runoff.  The design of the operational stage mitigation measures for CWB shall take into account the guidelines published in ProPECC PN 5/93 "Drainage Plans subject to Comment by the EPD." All operational discharges from the CWB into drainage or sewerage systems are required to be licensed by EPD under the WPCO.							

<sup>\*</sup> Des - Design, C - Construction, O - Operation, and Dec - Decommissioning

<sup>&</sup>lt;sup>3</sup> if employ Management, Operation and Maintenance (MOM) Contract

Table A13.4 Implementation Schedule for Waste Management

EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation	In	nplem Sta	entati ges*	Relevant Legislation	
			Agent	Des	C	o	Dec	and Guidelines
Constructi	on Phase							
For DP3 -	Reclamation Works							
	Marine Sediments	Work site / During the construction period	Contractor		<b>V</b>			ETWB TCW No. 34/2002
\$6.7.2	The dredged marine sediments would be loaded onto barges, transported to and disposed of at the designated disposal sites at South of Cheung Chau, East of Ninepin, East of Tung Lung Chau, South of Tsing Yi or East of Sha Chau to be allocated by the MFC depending on their level of contamination or at other disposal sites after consultation with the MFC and EPD. In accordance with the ETWB TCW No. 34/2002, the contaminated material must be dredged and transported with great care. The mitigation measures recommended in Section 5 of the EIA Report shall be incorporated. The dredged contaminated sediment must be effectively isolated from the environment upon final disposal and shall be disposed of at the Type 2 confined marine disposal contaminated mud pit.							
S6.7.3	Based on the biological screening results, the Category H (>10xLCEL) sediment which failed the biological testing would require Type 3 special disposal. The volume of Category H sediment from the Causeway Bay typhoon shelter which would require special disposal arrangements is estimated to be approximately 0.05 Mm <sup>3</sup> . A feasible containment method is proposed whereby the dredged sediments are sealed in geosynthetic containers and, at the disposal site, the containers would be dropped into the designated contaminated mud pit where they would be covered by further mud disposal and later by the mud pit capping, thereby meeting the requirements for fully confined mud disposal.							

Contract No. HK/2015/01 Wanchai Development Phase II and Central Wanchai Bypass Sampling, Field Measurement and testing Works (Stage3)

EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation	In	nplem Sta	entati ges*	on	Relevant Legislation
			Agent	Des	C	0	Dec	and Guidelines
S6.7.5	It will be the responsibility of the Contractor to satisfy the appropriate authorities that the contamination levels of the marine sediment to be dredged have been analysed and recorded. According to the ETWB TCW No. 34/2002, this will involve the submission of a formal Sediment Quality Report to the DEP, at least 3 months prior to the dredging contract being tendered							
S6.7.6	During transportation and disposal of the dredged marine sediments requiring Type 1 and Type 2 disposal, the following measures shall be taken to minimise potential impacts on water quality:							
	Bottom opening of barges shall be fitted with tight fitting seals to prevent leakage of material. Excess material shall be cleaned from the decks and exposed fittings of barges and hopper dredgers before the vessel is moved.							

EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation	In		entati ges*	on	Relevant Legislation		
2217 1407	Zinyin oliminin 1 1 toocculoi. Niculous of Niculous Niculous Co	Document, 1 mm.	Agent	Des	C	o	Dec	and Guidelines		
	Monitoring of the barge loading shall be conducted to ensure that loss of material does not take place during transportation. Transport barges or vessels shall be equipped with automatic self-monitoring devices as specified by the DEP.      Barges or hopper barges shall not be filled to a level that would cause the overflow of materials or sediment laden water during loading or transportation.									
S6.6.12	Floating Refuse  During the construction phase, the project proponent's contractor will be responsible for the collection of any refuse within their works area. Floating booms will be provided on the water surface to confine the refuse from the working barges as well as to avoid the accumulation of pollutants within temporary embayment as mentioned in Table 13.3.	Work site / During the construction period	Contractor		√					
For the Who	For the Whole Project									

Contract No. HK/2015/01 Wanchai Development Phase II and Central Wanchai Bypass Sampling, Field Measurement and testing Works (Stage3)

EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation	In		entati ges*	on	Relevant Legislation
			Agent	Des	C	0	Dec	and Guidelines
S6.7.7	Recommendations for good site practices during the construction activities include:  nomination of an approved person, such as a site manager, to be responsible for good site practices, arrangements for collection and effective disposal to an appropriate facility, of all wastes generated at the site;  training of site personnel in proper waste management and chemical waste handling procedures;  provision of sufficient waste disposal points and regular collection for disposal;  appropriate measures to minimise windblown litter and dust during transportation of waste by either covering trucks or by transporting wastes in enclosed containers;  regular cleaning and maintenance programme for drainage systems, sumps and oil interceptors; and  a recording system for the amount of wastes generated, recycled and disposed of (including the disposal sites).	Work site / During the construction period	Contractor		1			Waste Disposal Ordinance (Cap.354)

EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation	In		entati ges*	on	Relevant Legislation	
ZIII KCI	Environmental Frotection Freusares / Fritigation Freusares	Location, Timing	Agent	Des	C	0	Dec	and Guidelines	
S6.7.8	Waste Reduction Measures  Waste reduction is best achieved at the planning and design stage, as well as by ensuring the implementation of good site practices. Recommendations to achieve waste reduction include:  • segregation and storage of different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of materials and their proper disposal;	Work site / During planning and design stage, and construction stage	Contractor	V	V				
	to encourage collection of aluminium cans, PET bottles and paper, separate labelled bins shall be provided to segregate these wastes from other general refuse generated by the work force;								
	any unused chemicals or those with remaining functional capacity shall be recycled;								
	use of reusable non-timber formwork, such as in casting the tunnel box sections, to reduce the amount of C&D material.								
	prior to disposal of C&D waste, it is recommended that wood, steel and other metals shall be separated for re-use and / or recycling to minimise the quantity of waste to be disposed of to landfill;								
	proper storage and site practices to minimise the potential for damage or contamination of construction materials; and								
	plan and stock construction materials carefully to minimise amount of waste generated and avoid unnecessary generation of waste.								

Contract No. HK/2015/01 Wanchai Development Phase II and Central Wanchai Bypass Sampling, Field Measurement and testing Works (Stage3)

EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation	In		entati ges*	on	Relevant Legislation and Guidelines
			Agent	Des	C	0	Dec	and Guidennes
S6.7.10	General Refuse  General refuse shall be stored in enclosed bins or compaction units separate from C&D material. A licensed waste collector shall be employed by the contractor to remove general refuse from the site, separately from C&D material.  A collection area shall be provided where wastes can be stored and loaded prior to removal from site. An enclosed and covered area is recommended to reduce the occurrence of 'wind blow' light material.	Work site / During the construction period	Contractor		√			Public Health and Municipal Services Ordinance (Cap. 132)
S6.7.11	Chemical Wastes  After use, chemical wastes (for example, cleaning fluids, solvents, lubrication oil and fuel) shall be handled according to the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes. Spent chemicals shall be collected by a licensed collector for disposal at the CWTF or other licensed facility in accordance with the Waste Disposal (Chemical Waste) (General) Regulation.	Work site / During the construction period	Contractor		1			Waste Disposal (Chemical Waste) (General) Regulation Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes
S6.7.12	Construction and Demolition Material  C&D material shall be sorted on-site into inert C&D material (that is, public fill) and C&D waste. All the suitable inert C&D material shall be broken down to 250 mm in size for reuse as public fill in the WDII reclamation. C&D waste, such as wood, glass, plastic, steel and other metals shall be reused or recycled and, as a last resort, disposed of to landfill. A suitable area shall be designated to facilitate the sorting process and a temporary stockpiling area will be required for the separated materials.	Work site / During the construction period	Contractor		<b>V</b>			ETWB TCW No. 33/2002, 31/2004, 19/2005

EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation	In		entati ges*	on	Relevant Legislation
		g	Agent	Des	C	О	Dec	and Guidelines
S6.7.13	In order to monitor the disposal of public fill and C&D waste at public filling facilities and landfills, respectively, and to control fly tipping, a trip-ticket system shall be included as one of the contractual requirements and implemented by the Environmental Team undertaking the environmental monitoring and audit work. An Independent Environment Checker shall be responsible for auditing the results of the system.	Work site / During the construction period	Contractor and Independent Environmental Checker		V			ETWB TCW No. 31/2004
S6.7.14	Bentonite Slurry The disposal of residual used bentonite slurry shall follow the good practice guidelines stated in ProPECC PN 1/94 "Construction Site Drainage" and listed as follows:  If the disposal of a certain residual quantity cannot be avoided, the used slurry may be disposed of at the marine spoil grounds subject to obtaining a marine dumping licence from EPD on a case-by-case basis.  If the used bentonite slurry is intended to be disposed of through the public drainage system, it shall be treated to the respective effluent standards applicable to foul sewers, storm drains or the receiving waters as set out in the Technical Memorandum of Standards for Effluents Discharged into Drainage and Sewerage Systems, Inland and Coastal Waters.  If the used bentonite slurry is intended to be disposed to public fill reception facilities, it will be mixed with dry soil on site before disposal.	Work site / During the construction period	Contractor		V			ProPECC PN 1/94

<sup>\*</sup> Des - Design, C - Construction, O – Operation, and Dec - Decommissioning

Contract No. HK/2015/01 Wanchai Development Phase II and Central Wanchai Bypass Sampling, Field Measurement and testing Works (Stage3)

Table A13.5 Implementation Schedule for Land Contamination

EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation	In		entati ges*	on	Relevant Legislation
22.7 110.7	Zarra omnerana i rocconom racusures, rrangunom racusures	Document Timing	Agent	Des	C	0	Dec	and Guidelines
Construction	on Phase							
For the Wh	ole Project							
S.12.6	The contaminated site shall be cleaned up before commencement of site clearance and construction work at the concerned area which may disturb the ground.	A King Marine / Before commencement of construction activities at A King Marine.	Project proponent for the re- provisioned Tin Hau Temple	1				"Guidance Notes for Investigation and Remediation of Contaminated Sites of Petrol Filling Stations, Boatyards, and Car Repair/Dismantling Workshops" published by EPD, HKSAR  EPD ProPECC Note No. 3/94
S7.10	During soil remediation works, the Contractor for the excavation works shall take note of the following points for excavation:  Excavation profiles must be properly designed and executed;  In case the soil to be excavated is situated beneath the groundwater table, it may be necessary to lower the groundwater table by installing well points or similar means;  Quantities of soil to be excavated must be estimated;  It maybe necessary to split quantities of soil according to soil type, degree and nature of contamination.  Temporary storage of soil at intermediate depot or on-site	A King Marine / During soil remediation works	Contractor	1				Air Pollution Control Ordinance Noise Control Ordinance Waste Disposal Ordinance Waste Disposal (Chemical Waste) (General) Regulation

EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation	In	nplem Sta	entati ges*	Relevant Legislation	
		g	Agent	Des	C	o	Dec	and Guidelines
	maybe required. The storage site shall include protection facilities for leaching into the ground. eg. Liner maybe required.							
	Supply of suitable clean backfill materials is needed after excavation.  Care must be taken of existing buildings and utilities. Precautions must be taken to control of ground settlement Speed controls for vehicles shall be imposed on dusty site areas.  Vehicle wheel and body washing facilities at the site's exit points shall be established and used.  The following environmental mitigation measures shall be strictly followed during the operation and/or maintenance of the CS/S facilities:							Water Pollution Control Ordinance

Contract No. HK/2015/01 Wanchai Development Phase II and Central Wanchai Bypass Sampling, Field Measurement and testing Works (Stage3)

EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation	In	nplem Sta	entati ges*	Relevant Legislation	
	g		Agent	Des	C	О	Dec	and Guidelines
	Air Quality Mitigation Measures  The loading, unloading, handling, transfer or storage of cement shall be carried out in an enclosed system.  The loading, unloading, handling, transfer or storage of other materials which may generate airborne dust emissions such as untreated soil and oversize materials sorted out from the screening plant and stabilized soil stockpiled in the designated handling area, shall be carried out in such a manner to prevent or minimise dust emissions. These materials shall be adequately wetted prior to and during the loading, unloading and handling operations.  All practicable measures, including speed controls for vehicles, shall be taken to prevent or minimize the dust emission caused by vehicle movement.  Tarpaulin or low permeable sheet shall be put on dusty vehicle loads transported between site locations.							
	Noise Mitigation Measures  The mixing facilities shall be sited as far as practicable to the nearby noise sensitive receivers.  Simultaneous operation of mixing facilities and other equipment shall be avoided.  Mixing process and other associated material handling activities shall be properly scheduled to minimise potential cumulative noise impact on the nearby noise sensitive receivers.  Construction Noise Permit shall be applied for the operation of powered mechanical equipment during restricted hours (if any).							

EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation	In	nplem Sta	entati ges*	Relevant Legislation	
	8	g	Agent	Des	C	0	Dec	and Guidelines
	Water Quality Mitigation Measures  Stockpile of untreated soil shall be covered as far as practicable to prevent the contaminated material from leaching out. The leachate shall be discharged following the requirements of WPCO.  Waste Mitigation Measures  Treated oversize materials will be used as filling material for backfilling within the site. Sorted materials of size smaller than 5 cm will be collected and transferred to the mixing plant for further decontamination treatment.  Stabilized soils shall be broken into suitable size for backfilling or reuse on site.  A high standard of housekeeping shall be maintained within the mixing plant area.  If necessary, there shall be clear and separated areas for stockpiling of untreated and treated materials.							

<sup>\*</sup> Des - Design, C - Construction, O - Operation, and Dec - Decommissioning

Contract No. HK/2015/01 Wanchai Development Phase II and Central Wanchai Bypass Sampling, Field Measurement and testing Works (Stage3)

Quarterly EM&A Report

## Table A13.6 Implementation Schedule for Marine Ecology

EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation	In	nplem Sta	entati ges*	ion	Relevant Legislation
222 202	Zaria ominerani a rotection racindates / raniguitor racindates	Document, Timing	Agent	Des	C	0	Dec	and Guidelines
Construction	on Phase					•		
For the Wh	ole Project - Schedule 3 DP							
S.9.7.2	Alternative design of the Trunk Road constructed in tunnel shall be adopted to avoid permanent reclamation in CBTS and ex-PWCA Basin.		CEDD/HyD	1				EIAO TM Annex 16 (Section 8.4) & EIAO Guidance Note No. 3/2002.
For DP3 -	Reclamation Works			•	•	•	•	
S.9.7.3	Translocation of those potentially affected coral colonies to the nearby suitable habitats such as Junk Bay is recommended. A detailed translocation plan (including translocation methodology, monitoring of transplanted corals, etc.) should be drafted and approval by AFCD during the detailed design stage of the Project.	Ex-PCWA Basin and along seawall next to a public pier which is about 250 m away from the CBTS	CEDD/HyD	√				EIAO TM Annex 16 (Section 8.4) & EIAO Guidance Note No. 3/2002.

EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation	In		entati ges*	on	Relevant Legislation and Guidelines
22.7 110.7	Zivitoimenta 110teettoi 112teettoi 7 7711gattoi 1714toi 1	Document, 1mmig	Agent	Des	C	0	Dec	
S.9.7.4	During dredging and filling operations, a number of mitigation measures to control water quality shall be adopted to confine sediment plume within reclamation area and protect marine fauna in proximity to the reclamation. The mitigation measures include the following:  • Installation of silt curtains during dredging activities  • Use of tightly-closed grab dredger  • Reduction of dredging rate  • Control of grab descending speed  • Construction of leading edges of seawall in the early stages of the reclamation works	Work site / during construction phase	Contractor		√			EIAO TM Annex 16 (Section 8.4) & EIAO Guidance Note No. 3/2002.
	Adoption of multiple-phase construction schedule							

# Contract No. HK/2015/01 Wanchai Development Phase II and Central Wanchai Bypass Sampling, Field Measurement and testing Works (Stage3)

EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation	Ir	nplem Sta		on	Relevant Legislation
			Agent	Des	C	o	Dec	and Guidelines
S.9.7.6	To minimize potential disturbance impacts on the foraging ardeid population in the CBTS, particularly in the area near the A King Shipyard, appropriate mitigation measures shall be adopted particularly during the construction phase. The following measures are recommended:  • Use of Quiet Mechanical Plant during the construction phase shall be adopted wherever possible.  • Adoption of multiple-phase construction schedule.  • General measures to reduce noise generated during the construction phase (see noise impact assessment) shall be effectively implemented.	Work site / during construction phase	Contractor		√ 			EIAO TM Annex 16 (Section 8.4) & EIAO Guidance Note No. 3/2002.
S.9.7.7	Seawalls shall be constructed in advance around the reclamation areas within the area of the CBTS to screen adjacent feeding ground from construction phase activities, reduce noise disturbance to the associated seabirds and also to restrict access to this habitat adjacent to works areas by ship traffic.	Work site / during construction phase	Contractor		√ √			EIAO TM Annex 16 (Section 8.4) & EIAO Guidance Note No. 3/2002.
S.9.7.8	Loss of artificial seawall habitats shall be reinstated by the construction of about 1 km vertical wave absorbing seawall along the coastlines of the new reclamation around the HKCEC and at North Point. The new seawalls are expected to provide large area of hard substrata for settlement and recruitment of intertidal fauna similar to those previously recorded from existing intertidal habitats.	Work site / during construction phase	Contractor		V			EIAO TM Annex 16 (Section 8.4) & EIAO Guidance Note No. 3/2002.

<sup>\*</sup>Des - Design, C - Construction, O - Operation, and Dec - Decommissioning

Table A13.7 Implementation Schedule for Landscape and Visual

EIA Ref	Environmental Protect	ction Measures / Mitigation Measures	Location / Timing	Implementation Agent	Implementation Stages*				Relevant Legislation and Guidelines
				_	Des	C	O	Dec	
Construction	Phase				<u> </u>				
For the Whole	Project								
Table 10.5	1 /	identified, shall be stripped and stored for construction of the soft landscape works,	Work site / During Construction Phase	Contractor	√	V			EIAO TM
Table 10.5	CM2 Existing trees protected durin	to be retained on site shall be carefully g construction.	Work site / During Construction Phase	Contractor	1	<b>V</b>			EIAO TM
Table 10.5	CM3 Trees unavoid transplanted wh	lably affected by the works shall be nere practical.	Work site / During Construction Phase	Contractor	1	<b>V</b>			EIAO TM
Table 10.5	CM4 Compensatory compensate for	tree planting shall be provided to felled trees.	Work site / During Construction Phase	Contractor	<b>V</b>	<b>V</b>			EIAO TM
Table 10.5	CM5 Control of nigh	t-time lighting.	Work site / During Construction Phase	Contractor		<b>V</b>			EIAO TM
Table 10.5	CM6 Erection of de the surrounding	corative screen hoarding compatible with g setting.	Work site / During Construction Phase	Contractor		<b>V</b>			EIAO TM
For DP1 - CV	B (Within the Project B	oundary)	1						
Table 10.5	1 /	identified, shall be stripped and stored for instruction of the soft landscape works,	Work site / During Construction Phase	Contractor		1			EIAO TM
Table 10.5	CM2 Existing trees protected durin	to be retained on site shall be carefully g construction.	Work site / During Construction Phase	Contractor	1	<b>V</b>			EIAO TM
Table 10.5	CM3 Trees unavoid transplanted wh	lably affected by the works shall be nere practical.	Work site / During Construction Phase	Contractor	<b>V</b>	V			EIAO TM
Table 10.5	CM4 Compensatory compensate for	tree planting shall be provided to felled trees.	Work site / During Construction Phase	Contractor	1	V			EIAO TM
Table 10.5	CM5 Control of night	t-time lighting.	Work site / During Construction Phase	Contractor		V			EIAO TM

Contract No. HK/2015/01 Wanchai Development Phase II and Central Wanchai Bypass Sampling, Field Measurement and testing Works (Stage3)

EIA Ref	Envir	onmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	In	nplem Sta	entati ges*	ion	Relevant Legislation and Guidelines
					Des	C	О	Dec	
Table 10.5	CM6	Erection of decorative screen hoarding compatible with the surrounding setting.	Work site / During Construction Phase	Contractor		1			EIAO TM
For DP2 - WI	II Maio	r Roads (Road P2)							
Table 10.5	CM1		Work site / During Construction Phase	Contractor	√	1			EIAO TM
Table 10.5	CM2	Existing trees to be retained on site shall be carefully protected during construction.	Work site / During Construction Phase	Contractor	V	V			EIAO TM
Table 10.5	CM3	Trees unavoidably affected by the works shall be transplanted where practical.	Work site / During Construction Phase	Contractor	1	V			EIAO TM
Table 10.5	CM4	Compensatory tree planting shall be provided to compensate for felled trees.	Work site / During Construction Phase	Contractor	1	V			EIAO TM
Table 10.5	CM5	Control of night-time lighting.	Work site / During Construction Phase	Contractor		<b>V</b>			EIAO TM
Table 10.5	CM6	Erection of decorative screen hoarding compatible with the surrounding setting.	Work site / During Construction Phase	Contractor		V			EIAO TM
For DP3 - Rec	lamatio	n Works							
Table 10.5	CM5	Control of night-time lighting.	Work site / During Construction Phase	Contractor		√			EIAO TM
Table 10.5	CM6	Erection of decorative screen hoarding compatible with the surrounding setting.	Work site / During Construction Phase	Contractor		V			EIAO TM
For DP5 - Wa	n Chai I	East Sewage Outfall							
Refer to EIA- 058/2001 Table 10.13	CM2	Minimisation of works areas.	Work site / During Construction Phase	Contractor		1			EIAO TM
Refer to EIA- 058/2001 Table 10.13	CM3	Erection of decorative hoardings.	Work site / During Construction Phase	Contractor		1			EIAO TM

EIA Ref	Environmental Protection Measures / Mitigation Measures		Location / Timing	Implementation Agent	Implementation Stages*			Relevant Legislation and Guidelines	
					Des	C	О	Dec	
Refer to EIA- 058/2001 Table 10.13	CM4	Control night-time lighting.	Work site / During Construction Phase	Contractor		<b>V</b>			EIAO TM
Refer to EIA- 058/2001	CM5	Minimisation of disruption to public by effective programming of the works.	Work site / During Construction Phase	Contractor		√			EIAO TM
Table 10.13	cc Uash	our Water Mains from Wan Chai to Tsim Sha Tsui							
Refer to EIA- 058/2001 Table 10.13		Minimisation of works areas.	Work site / During Construction Phase	Contractor		√			EIAO TM
Refer to EIA- 058/2001 Table 10.13	CM3	Erection of decorative hoardings.	Work site / During Construction Phase	Contractor		1			EIAO TM
Refer to EIA- 058/2001 Table 10.13	CM4	Control night-time lighting.	Work site / During Construction Phase	Contractor		1			EIAO TM
Refer to EIA- 058/2001 Table 10.13	CM5	Minimisation of disruption to public by effective programming of the works.	Work site / During Construction Phase	Contractor		1			EIAO TM
Operation Pha			I.	'				1	
		- Schedule 3 DP							
Table 10.6, Figure 10.5.1- 10.5.5	OM1	Aesthetic design of buildings and road-related structures, including viaducts, vent buildings, subways, footbridges and noise barriers and enclosure.	Work site / During Design Stage and Operation Phases	CEDD/HyD	1	V	1		ETWB TCW 2/2004
Table 10.6, Figure 10.5.1- 10.5.5	OM2	Shrub and Climbing Plants to soften proposed structures.	Work site / During Design Stage and Operation Phases	CEDD/HyD	<b>V</b>	1	V		ETWB TCW 2/2004

## Contract No. HK/2015/01 Wanchai Development Phase II and Central Wanchai Bypass Sampling, Field Measurement and testing Works (Stage3)

EIA Ref	Enviro	onmental Protection Measures / Mitigation Measures	Location / Timing Implementation Agent		Stages*				Relevant Legislation and Guidelines
					Des	C	0	Dec	
Table 10.6,	OM3	Buffer Tree and Shrub Planting to screen proposed roads	Work site / During	CEDD/HyD/	√	√	<b>√</b>		ETWB TCW 2/2004
Figure 10.5.1-		and associated structures.	Design Stage and						
10.5.5			Operation Phases						
Table 10.6,	OM4	Aesthetic design of proposed waterfront promenade.	Work site / During	$CEDD_{\underline{}}^{4}$	√	√			ETWB TCW 2/2004
Figure 10.5.1-			Design Stage and						
10.5.5			Operation Phases						
Table 10.6,	OM5	Aesthetic streetscape design.	Work site / During	CEDD/HyD	√	√	√		ETWB TCW 2/2004
Figure 10.5.1-			Design Stage and	-					
10.5.5			Operation Phases						
Table 10.6,	OM6	Aesthetic design of roadside amenity areas.	Work site / During	CEDD/HyD	√	√	<b>√</b>		ETWB TCW 2/2004
Figure 10.5.1-			Design Stage and						
10.5.5			Operation Phases						
For DP1 - CW	B (Withi	n the Project Boundary)							
Table 10.6,	OM1	Aesthetic design of buildings and road-related structures,	Work site / During	HyD		√			ETWB TCW 2/2004
Figure 10.5.1-		including viaducts, vent buildings, subways, footbridges	Design Stage and						
10.5.5		and noise barriers and enclosure.	Operation Phases						
Table 10.6,	OM2	Shrub and Climbing Plants to soften proposed structures	Work site / During	HyD		√			ETWB TCW 2/2004
Figure 10.5.1-			Design Stage and						
10.5.5			Operation Phases						
Table 10.6,	OM3	Buffer Tree and Shrub Planting to screen proposed roads	Work site / During	HyD	√	√			ETWB TCW 2/2004
Figure 10.5.1-		and associated structures.	Design Stage and						
10.5.5			Operation Phases						
Table 10.6,	OM5	Aesthetic streetscape design.	Work site / During	HyD	√				ETWB TCW 2/2004
Figure 10.5.1-			Design Stage and						
10.5.5			Operation Phases						
Table 10.6,	OM6	Aesthetic design of roadside amenity areas.	Work site / During	HyD	√	√	<b>√</b>		ETWB TCW 2/2004
Figure 10.5.1-			Design Stage and						
10.5.5			Operation Phases						

<sup>&</sup>lt;sup>4</sup> CEDD will identify an implementation agent

EIA Ref	Environmental Protection Measures / Mitigation Measures		Location / Timing	Implementation Agent	Implementation Stages*			on	Relevant Legislation and Guidelines
					Des	C	О	Dec	
Table 10.6, Figure 10.5.1- 10.5.5	OM1	Aesthetic design of buildings and road-related structures, including viaducts, vent buildings, subways, footbridges and noise barriers and enclosure.	Work site / During Design Stage and Operation Phases	CEDD/HyD		<b>V</b>	1		ETWB TCW 2/2004
Table 10.6, Figure 10.5.1- 10.5.5	OM3	Buffer Tree and Shrub Planting to screen proposed roads and associated structures.	Work site / During Design Stage and Operation Phases	CEDD/HyD		1	1		ETWB TCW 2/2004
Table 10.6, Figure 10.5.1- 10.5.5	OM5	Aesthetic streetscape design.	Work site / During Design Stage and Operation Phases	CEDD/HyD		1	1		ETWB TCW 2/2004
Table 10.6, Figure 10.5.1- 10.5.5	OM6	Aesthetic design of roadside amenity areas	Work site / During Design Stage and Operation Phases	CEDD/HyD		1	<b>V</b>		ETWB TCW 2/2004
For DP3 - Reci	lamatio	n Works							
Table 10.6, Figure 10.5.1- 10.5.5	OM4	Aesthetic design of proposed waterfront promenade.	Work site / During Design Stage and Operation Phases	CEDD <u>⁵</u>	√	<b>√</b>	1		ETWB TCW 2/2004

<sup>\*</sup>Des - Design, C - Construction, O - Operation, and Dec - Decommissioning

 $<sup>^{\</sup>rm 5}$  CEDD will identify an implementation agent

Action and Limit Level



#### **Lam Geotechnics Limited**

## **Action and Limit Level**

Action and Limit Level for Noise Monitoring

Time Period	Action Level	Limit Level	
07:00 – 19:00 hours on normal weekdays	When one documented complaint is received.	75 dB(A) <sup>Note 1</sup>	

#### Note 1:

- 70dB(A) and 65 dB(A) for schools during normal teaching periods and school examination periods, respectively.
- If works are to be carried out during the restricted hours, the conditions stipulated in the Construction Noise Permit (CNP) issued by the Noise Control Authority have to be followed.

Action and Limit Level for Air Quality Monitoring

riousir und Emmi Esterior rim Adding membering							
Monitoring Location	1-hour TSP Level in $\mu$ g/m <sup>3</sup>		24-hour TSP Level in μ g/m <sup>3</sup>				
	Action Level	Limit Level	Action Level	Limit Level			
CMA1b	320.1	500	176.7	260			
CMA2a	323.4	500	169.5	260			
CMA3a	311.3	500	171.0	260			
CMA4a	312.5	500	171.2	260			
CMA5b	332.0	500	181.0	260			
CMA6a	300.1	500	187.3	260			

## Action and Limit Level for Water Quality Monitoring

Parameters	Dry S	eason	Wet Season					
Parameters	Action	Limit	Action	Limit				
WSD Salt Water Intake								
SS in mg L <sup>-1</sup>	13.00	14.43	16.26	19.74				
Turbidity in NTU	8.04	9.49	10.01	11.54				
DO in mg/L	3.66	3.28	3.17	2.63				
Cooling Water Intake								
SS in mg L <sup>-1</sup>	15.00	22.13	18.42	27.54				
Turbidity in NTU	9.10	10.25	11.35	12.71				
DO in mg/L	3.36	2.73	3.02	2.44				

#### Remarks:

## Action and Limit Level for Enhance DO Monitoring

Parameters	Depth	Dry S	Season	Wet Season		
Parameters		Action	Limit	Action	Limit	
C6	Surface and Middle	3.13	2.00	2.60	2.00	
Co	Bottom	4.14	3.33	2.91	2.34	
C7	Surface and Middle	3.87	3.09	3.31	2.57	
C/	Bottom	3.91	3.53	2.75	2.48	
Ex-WPCWA SW	Surface and Middle	3.84	3.73	3.19	3.10	
EX-VVPCVVA SVV	Bottom	4.71	4.63	3.31	3.25	
EV MDOMA CE	Surface and Middle	4.26	3.61	3.55	3.00	
Ex-WPCWA SE	Bottom	5.36	5.35	3.76	3.76	

#### Action and Limit Levels for Odour Patrol


Parameters	Action	Limit
Odour Nuisance (from odour intensity analysis or odour patrol)	<ul> <li>When two documented complaint are received; or</li> <li>Odour Intensity of 2 is measured from odour intensity analysis.</li> </ul>	<ul> <li>Five or more consecutive genuine documented complaints within a week; or</li> <li>Odour Intensity of 3 or above is measured from odour intensity analysis.</li> </ul>


<sup>-</sup> Action and Limit Level for the wet season are applied after the EPD approval of Updated EM&A Manual on 29 April 2011.


Noise Monitoring Graphical Presentations



Graphic Presentation of Noise Monitoring Result Day Time (0700 - 1900hrs on normal weekdays)












Graphic Presentation of Noise Monitoring Result Day Time (0700 - 1900hrs on normal weekdays)








# Appendix 4.2 Air Quality Monitoring Graphical Presentations





**Graphic Presentation of 1 hour TSP Result** 






**Graphic Presentation of 1 hour TSP Result** 












#### **Graphic Presentation of 24 hour TSP Result**












**Graphic Presentation of 24 hour TSP Result** 










Water Quality Monitoring Graphical Presentations


## Graphic Presentation of Water Quality Result of WSD19 - Sheung Wan










## Graphic Presentation of Water Quality Result of C1 - HKCEC










## Graphic Presentation of Water Quality Result of P1 - HKCEC Phase I





















## Graphic Presentation of Water Quality Result of P5 - WCT / RT / IT










### Graphic Presentation of Water Quality Result of P4 - SOC









### Graphic Presentation of Water Quality Result of RW21-P789 - GEC/CRC/SHK












#### Graphic Presentation of Water Quality Result of C7 - Windsor House











### Graphic Presentation of Enhanced Water Monitoring Results (DO) at C6 - Excelsior Hotel









## Graphic Presentation of Enhanced Water Monitoring Results (DO) at Ex-WPCWA SW

- South-western corners of ex-Public Cargo Works Area









### Graphic Presentation of Enhanced Water Monitoring Results (DO) at Ex-WPCWA SE

- South-eastern corners of ex-Public Cargo Works Area





### Appendix 5.1

**Event Action Plans** 

### **Event/Action Plan for Construction Noise**

EVENT		AG	CTION	
	ET	IEC	ER	CONTRACTOR
Action Level being exceeded	<ol> <li>Notify ER, IEC and Contractor;</li> <li>Carry out investigation;</li> <li>Report the results of investigation to the IEC, ER and Contractor;</li> <li>Discuss with the IEC and Contractor on remedial measures required;</li> <li>Increase monitoring frequency to check mitigation effectiveness.</li> <li>(The above actions should be taken within 2 working days after the exceedance is identified)</li> </ol>	1. Review the investigation results submitted by the ET; 2. Review the proposed remedial measures by the Contractor and advise the ER accordingly; 3. Advise the ER on the effectiveness of the proposed remedial measures.  (The above actions should be taken within 2 working days after the exceedance is identified)	<ol> <li>Confirm receipt of notification of failure in writing;</li> <li>Notify Contractor;</li> <li>In consolidation with the IEC, agree with the Contractor on the remedial measures to be implemented;</li> <li>Supervise the implementation of remedial measures.</li> <li>(The above actions should be taken within 2 working days after the exceedance is identified)</li> </ol>	Submit noise mitigation proposals to IEC and ER;     Implement noise mitigation proposals.     (The above actions should be taken within 2 working days after the exceedance is identified)



EVENT	ACTION										
	ET	IEC	ER	CONTRACTOR							
Limit Level being exceeded	<ol> <li>Inform IEC, ER, Contractor and EPD;</li> <li>Repeat measurements to confirm findings;</li> <li>Increase monitoring frequency;</li> <li>4. Identify source and investigate the cause of exceedance;</li> <li>5. Carry out analysis of Contractor's working procedures;</li> <li>6. Discuss with the IEC, Contractor and ER on remedial measures required;</li> <li>Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results;</li> <li>If exceedance stops, cease additional monitoring.</li> <li>(The above actions should be taken within 2 working days after the exceedance is identified)</li> </ol>	Discuss amongst ER, ET, and Contractor on the potential remedial actions;     Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly.  (The above actions should be taken within 2 working days after the exceedance is identified)	of failure in writing;  2. Notify Contractor;  3. In consolidation with the IEC, agree with the Contractor on the remedial measures to be implemented;  4. Supervise the implementation of remedial measures;	<ol> <li>Take immediate action to avoid further exceedance;</li> <li>Submit proposals for remedial actions to IEC and ER within 3 working days of notification;</li> <li>Implement the agreed proposals;</li> <li>Submit further proposal if problem still not under control;</li> <li>Stop the relevant portion of works as instructed by the ER until the exceedance is abated.</li> <li>(The above actions should be taken within 2 working days after the exceedance is identified)</li> </ol>							



Event / Action Dian for Construction Air Quality

FVENT		ACTION				
EVENT	ET	IEC	ER	CONTRACTOR		
ACTION LEVEL						
Exceedance for one sample	Identify source, investigate the causes of exceedance and propose remedial measures;     Inform IEC and ER;     Repeat measurement to confirm finding;     Increase monitoring frequency to daily.  (The above actions should be taken within 2 working days after the exceedance is identified)	Check monitoring data submitted by ET;     Check Contractor's working method.  (The above actions should be taken within 2 working days after the exceedance is identified)	Notify Contractor. (The above actions should be taken within 2 working days after the exceedance is identified)	Rectify any unacceptable practice;     Amend working methods if appropriate (The above actions should be taken within 2 working days after the exceedance is identified)		
2. Exceedance for two or more consecutive samples	1. Identify source; 2. Inform IEC and ER; 3. Advise the ER on the effectiveness of the proposed remedial measures; 4. Repeat measurements to confirm findings; 5. Increase monitoring frequency to daily; 6. Discuss with IEC and Contractor on remedial actions required; 7. If exceedance continues, arrange meeting with IEC and ER; 8. If exceedance stops, cease additional monitoring. (The above actions should be taken within 2 working days after the exceedance is identified)	Check monitoring data submitted by ET;     Check Contractor's working method;     Discuss with ET and Contractor on possible remedial measures;     Advise the ET on the effectiveness of the proposed remedial measures;     Supervise Implementation of remedial measures.     (The above actions should be taken within 2 working days after the exceedance is identified)	Confirm receipt of notification of failure in writing;     Notify Contractor;     Ensure remedial measures properly implemented.  (The above actions should be taken within 2 working days after the exceedance is identified)	Submit proposals for remedial to ER within 3 working days of notification;     Implement the agreed proposals;     Amend proposal if appropriate.     (The above actions should be taken within 2 working days after the exceedance is identified)		
LIMIT LEVEL						
Exceedance for one sample	Identify source, investigate the causes of exceedance and propose remedial measures;     Inform ER, Contractor and EPD;     Repeat measurement to confirm finding;     Increase monitoring frequency to daily;     Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results.  (The above actions should be taken within 2 working days after the exceedance is identified)	Check monitoring data submitted by ET;     Check Contractor's working method;     Discuss with ET and Contractor on possible remedial measures;     Advise the ER on the effectiveness of the proposed remedial measures;     Supervise implementation of remedial measures.  (The above actions should be taken within 2 working days after the exceedance is identified)	Confirm receipt of notification of failure in writing;     Notify Contractor;     Ensure remedial measures properly implemented.  (The above actions should be taken within 2 working days after the exceedance is identified)	Take immediate action to avoid further exceedance;     Submit proposals for remedial actions to IEC within 3 working days of notification 3. Implement the agreed proposals;     Amend proposal if appropriate. (The above actions should be taken within 2 working days after the exceedance is identified)		
Exceedance for two or more consecutive samples	Notify IEC, ER, Contractor and EPD;     Identify source;     Repeat measurement to confirm findings;     Increase monitoring frequency to daily;     Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented;     Arrange meeting with IEC and ER to discuss the remedial actions to be taken;     Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results;     If exceedance stops, cease additional monitoring, (The above actions should be taken within 2 working days after the exceedance is identified)	Discuss amongst ER, ET, and Contractor on the potential remedial actions;     Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly;     Supervise the implementation of remedial measures.	Confirm receipt of notification of failure in writing;     Notify Contractor;     In consolidation with the IEC, agree with the Contractor on the remedial measures to be implemented;     Ensure remedial measures properly implemented;     If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated. (The above actions should be taken within 2 working days after the exceedance is identified)	Take immediate action to avoid further exceedance;     Submit proposals for remedial actions to IEC within 3 working days of notification 3. Implement the agreed proposals;     Resubmit proposals if problem still not under control;     Stop the relevant portion of works as determined by the ER until the exceedance is abated. (The above actions should be taken within 2 working days after the exceedance is identified)		

**Event and Action Plan for Marine Water Quality** 

EVENT		ACTION		
	ET	IEC	ER	CONTRACTOR
Action level being exceeded by one sampling day	Repeat in-situ measurement to confirm findings; Identify source(s) of impact; Inform IEC and Contractor; Check monitoring data, all plant, equipment and Contractor's working methods; Discuss mitigation measures with IEC and Contractor; (The above actions should be taken within 1 working day after the exceedance is identified) Repeat measurement on next day of exceedance.	Discuss with ET and Contractor on the mitigation measures; Review proposals on mitigation measures submitted by Contractor and advise the ER accordingly; Assess the effectiveness of the implemented mitigation measures. (The above actions should be taken within 1 working day after the exceedance is identified)	Discuss with IEC on the proposed mitigation measures; Make agreement on the mitigation measures to be implemented. (The above actions should be taken within 1 working day after the exceedance is identified)	Inform the ER and confirm notification of the non-compliance in writing; Rectify unacceptable practice; Check all plant and equipment; Consider changes of working methods; Discuss with ET and IEC and propose mitigation measures to IEC and ER; Implement the agreed mitigation measures. (The above actions should be taken within 1 working day after the exceedance is identified)
Action level being exceeded by more than one consecutive sampling days	Identify source(s) of impact; Inform IEC and Contractor; Check monitoring data, all plant, equipment and Contractor's working methods; Discuss mitigation measures with IEC and Contractor; Ensure mitigation measures are implemented; Prepare to increase the monitoring frequency to daily; (The above actions should be taken within 1 working day after the exceedance is identified) Repeat measurement on next working day of exceedance.	Discuss with ET and Contractor on the mitigation measures; Review proposals on mitigation measures submitted by Contractor and advise the ER accordingly; Assess the effectiveness of the implemented mitigation measures. (The above actions should be taken within 1 working day after the exceedance is identified)	Discuss with IEC on the proposed mitigation measures; Make agreement on the mitigation measures to be implemented; Assess the effectiveness of the implemented mitigation measures. (The above actions should be taken within 1 working day after the exceedance is identified)	Inform the Engineer and confirm notification of the non-compliance in writing; Rectify unacceptable practice; Check all plant and equipment; Consider changes of working methods; Discuss with ET and IEC and propose mitigation measures to IEC and ER within 3 working days; Implement the agreed mitigation measures. (The above actions should be taken within 1 working day after the exceedance is identified)

EVENT		ACTION		
	ET	IEC	ER	CONTRACTOR
Limit level being exceeded by one sampling day	Repeat in-situ measurement to confirm findings; Identify source(s) of impact; Inform IEC, contractor and EPD; Check monitoring data, all plant, equipment and Contractor's working methods; Discuss mitigation measures with IEC, ER and Contractor; Ensure mitigation measures are implemented; Increase the monitoring frequency to daily until no exceedance of Limit level. (The above actions should be taken within 1 working day after the exceedance is identified)	Discuss with ET and Contractor on the mitigation measures; Review proposals on mitigation measures submitted by Contractor and advise the ER accordingly; Assess the effectiveness of the implemented mitigation measures. (The above actions should be taken within 1 working day after the exceedance is identified)	Discuss with IEC, ET and Contractor on the proposed mitigation measures; Request Contractor to critically review the working methods; Make agreement on the mitigation measures to be implemented; Assess the effectiveness of the implemented mitigation measures. (The above actions should be taken within 1 working day after the exceedance is identified)	Inform the Engineer and confirm notification of the non-compliance in writing; Rectify unacceptable practice; Check all plant and equipment; Consider changes of working methods; Discuss with ET, IEC and ER and propose mitigation measures to IEC and ER within 3 working days; Implement the agreed mitigation measures. (The above actions should be taken within 1 working day after the exceedance is identified)
Limit level being exceeded by more than one consecutive sampling days	Identify source(s) of impact; Inform IEC, contractor and EPD; Check monitoring data, all plant, equipment and Contractor's working methods; Discuss mitigation measures with IEC, ER and Contractor; Ensure mitigation measures are implemented; Increase the monitoring frequency to daily until no exceedance of Limit level for two consecutive days. (The above actions should be taken within 1 working day after the exceedance is identified)	Discuss with ET and Contractor on the mitigation measures; Review proposals on mitigation measures submitted by Contractor and advise the ER accordingly; Assess the effectiveness of the implemented mitigation measures. (The above actions should be taken within 1 working day after the exceedance is identified)	Discuss with IEC, ET and Contractor on the proposed mitigation measures; Request Contractor to critically review the working methods; Make agreement on the mitigation measures to be implemented; Assess the effectiveness of the implemented mitigation measures; Consider and instruct, if necessary, the Contractor to slow down or to stop all or part of the marine work until no exceedance of Limit level. (The above actions should be taken within 1 working day after the exceedance is identified)	Inform the ER and confirm notification of the non-compliance in writing; Rectify unacceptable practice; Check all plant and equipment; Consider changes of working methods; Discuss with ET, IEC and ER and propose mitigation measures to IEC and ER within 3working days; Implement the agreed mitigation measures; As directed by the Engineer, to slow down or to stop all or part of the marine work or construction activities. (The above actions should be taken within 1 working day after the exceedance is identified)

### **Event and Action Plan for Odour Patrol**

Event		ACTION							
	Person-in-charge of Odour Monitoring	Implementation Agent Identified by CEDD							
Action Level									
Exceedance of Action Level	Identify source/reason of exceedance;     Repeat odour patrol to confirm finding.	<ol> <li>Carry out investigation to identify the source/reason of exceedance;</li> <li>Rectify any unacceptable practice</li> <li>Implement more mitigation measures if necessary;</li> <li>Inform EPD or MD if exceedance is considered to be caused by expedient connections or floating debris.</li> </ol>							
Limit Level									
Exceedance of Limit Level	1. Identify source / reason of exceedance; 2. Repeat odour patrol to confirm findings; 3. Increase odour patrol frequency; 4. If exceedance stops, cease additional odour patrol.	<ol> <li>Carry out investigation to identify the source/reason of exceedance. Investigation shall be completed within 2 weeks;</li> <li>Rectify any unacceptable practice;</li> <li>Formulate remedial actions;</li> <li>Ensure remedial actions properly implemented;</li> <li>If exceedance continues, consider what more/enhanced mitigation measures shall be implemented;</li> <li>Inform EPD or MD if exceedance is considered to be caused by expedient connections or floating debris.</li> </ol>							

Appendix 6.1

Complaints Log

# Environmental Complaints Log

Complaint Log No.	Date of Complaint	Received From and Received By	Location of Complainant	Nature of Complaint	Out	come	Status
100321a	21/3/2010	ICC Case no. 1-224618029, Ms. Tsang	Location near Tin Hau	Complaint regarding the loud noise and dark smoke in the course of dredging works on 21 March 2010 (Sunday).	'	A valid Construction Noise Permit no. GW-RS0119-10 was granted from EPD since 18 <sup>th</sup> Feb. 2010 for the dredging works which carry out at area for North Point Reclamation.	Closed
					2)	Officer from Marine Department, Police and EPD's officer attended the scene for inspection and investigation.	
					3)	The Contractor (CHEC-CRBC JV) strictly comply all the conditions in CNP and take all mitigation measures in order to minimize the potential impacts to surrounding sensitive receivers. A formal letter was issued out by CHEC-CRBC JV and to explain the status of the recent construction activities.	
					4)	No limit level exceedance was recorded on the noise measurement during day time and evening time noise measurement on 23 March 2010. Additional restrict hours noise monitoring at Causeway Bay Community and City Garden was conducted on 5 April 2010 (Public Holiday). No limit level exceedance was recorded in the monitoring.	
					5)	No further complaints were received from Mr. Tsang in the reporting month. The complaint is considered closed.	
100321b	21/3/2010	Unknown	breakwater of the	A public complaint and enquiry regarding loud noises emanated from dredging activities on 21/3/2010 (Sunday) until 2220 hours and between 1920-1946 hours in the evening of 22 March		A valid Construction Noise Permit no. GW-RS0119-10 was granted from EPD since 18 <sup>th</sup> Feb. 2010 for the dredging works at area for North Point Reclamation during general holidays including Sunday between 0700-2300 hours and any day not being a general holiday between 1900-2300hours. It is complied with the condition of CNP.	Closed
				2010(Monday).	2)	Officer from Marine Department, Police and EPD's officer attended the scene for inspection and investigation.	
					3)	No limit level exceedance was recorded on the noise measurement during day time and evening time noise measurement on 23 March 2010. Additional restrict hours noise monitoring at Causeway Bay Community and City Garden was conducted on 5 April 2010 (Public Holiday). No limit level exceedance was recorded in the monitoring.	
					4)	No further complaints were received in the reporting month. The complaint is considered closed.	



Complaint Log No.	Date of Complaint	Received From and Received By	Location of Complainant	Nature of Complaint	Out	come	Status						
100504	100504 4/5/2010 Public complainant received by ICC (ICC case: 1-233384048) Watson Road Complaint on the noise nuisance due to the large scale of dredging machine (face to Island East Corridor) in particular the hours 1900 to 0800 and request to reduce the noise level.	due to the large scale of dredging machine (face to Island East Corridor) in particular the	,	Contractor for HY/2009/11 was granted valid Construction Noise Permit no. GW-RS0119-10 for their dredging works. Contractor has implemented mitigation measures to reduce the working hour not later than 2230.	Closed								
		2)	According to RSS 's record, no more daytime and night time dredging since the departure of the split hopper barge from the workplace on 29 April 2010 at 1900 hrs to 5 May 2010.										
					3)	No further complaints were received in the reporting month. The complaint is considered closed.							
100731	31/7/2010	Mr. Lee received by ICC (CC Case:	· ·	due to the dredging works.		Contractor for HY/2009/11 was granted valid Construction Noise Permit no. GW-RS0371-10 for their dredging works.	Closed						
		1-250702681)	1-250702681)	1-250702681)	1-250702681)	1-250702681)	1-250702681)	1-250702681)		Three construction plants were operated concurrently.	2)	There was only 1 grab dredger operated by Contractor within NPR project site area for dredging works.	
					3)	No noise exceedance was recorded at noise monitoring station at Victoria Centre on 27 July and 3 August 2010 during daytime and evening time period.							
					4)	It is considered as invalid from the EP and CNP point of view. $ \\$							
100812	12/8/2010	Mr. Wong, Harbour Heights (Management) Ltd.	Harbour Heights	Management office received their resident complained on the noise nuisance from the dredging works at the marine	,	Contractor for HY/2009/11 was granted valid Construction Noise Permit no. GW-RS0371-10 for their dredging works. Contractor has implemented mitigation measures to reduce the working hour not later than 2230.	Closed						
				works area adjacent to the Harbour Height during the period from 0700 to 2200.		No noise exceedance was recorded at noise monitoring station at Victoria Centre on 10 and 17 August 2010 during daytime and evening time period.							
					3)	It is considered as invalid complaint. No further complaints were received in the reporting month. The complaint is considered closed.							



Complaint Log No.	Date of Complaint	Received From and Received By	Location of Complainant	Nature of Complaint	Out	come	Status
101108	8/11/2010	Mr. Nip received by ICC (CC Case)	Sai Wan Ho	Visual concern around the seaside silt screen outside the WSD freshwater intake pump at Sai Wan Ho (Monitoring station ref no WSD15)	1)	Contractor for HY/2009/11has been regular checked of condition and removal of trapped rubbish before the dismantling of the floating silt screen to be replaced by wall mount silt screen.	Closed
					2)	Follow-up action had been immediately carried out to check and clear the floating refuse around the seaside silt screen after receipt of the complaint.	
					3)	Removal of seaside silt screen outside the WSD freshwater intake (WSD15) by contractor HY/2009/11 was checked and confirmed dated 9 November 2010. Silt screen has been deployed into the existing steel frame at WSD15 for the protection of WSD salt water intake.	
101110	10/11/2010	Mr. Wong, Harbour Heights (Management) Ltd.	Harbour Heights	Management office received their resident complained on the noise nuisance from the power mechanical equipment during the 0700 to 2200hrs		Contractor for HY/2009/11 was granted valid Construction Noise Permit no. GW-RS0870-10 for their dredging works during evening time. Contractor has implemented mitigation measures to reduce the working hour not later than 2230.	Closed
					2)	No noise exceedance was recorded at noise monitoring station at Victoria Centre on 4 and 10 November 2010 during daytime and evening time period.	
					3)	It is considered as invalid complaint. No further complaints were received in the reporting month. The complaint is considered closed.	
101203	3/12/2010, 01:45a.m.	The resident of Block 11, City Garden by ICC referral from Marine	North Point	Bad odour was generated from the dredging plant off North Point	1)	The first investigation was carried out by Marine Department patrol in the morning on 3 Dec 2010 at around 10:00 and revealed that a few working barges were anchoring in the vicinity without carrying out dredging work.	Closed
	Department		2)	A further specific investigation inspection on contractor's backhoe barge in the vicinity of City Garden was jointly conducted with Engineer Representatives (AECOM/RSS), and ET on 8 Dec 2010 at 11:30. No bad odour was noted during the investigation.			
					3)	Routine dredging operation of the backhoe barge was performed during the jointed investigation inspection and it was revealed that no bad odour was attributed by the dredged materials inspected.	
101206	6/12/2010	Ms Lui, the resident of 27/F, Block 10, City	,	Two barges were generating noise at 22:00 on 6 December 2010 in which the noise from	1)	ET confirmed the following information with resident site staff on the complaint:  • It was referred to the filling operation at North Point	Closed



Complaint Log No.	Date of Complaint	Received From and Received By	Location of Complainant	Nature of Complaint	Outcome	Status
		Garden by ICC (ICC case: 1-266039336)		filling operation was louder than the traffic noise & visual impact was generated due to the spotlight pointing directly to the complainant flat, suspected the filling operation was part of Wanchai Development Phase II;  Complainant also raised the same complaint to District Councillor, Mr. Hui on 7 Dec 2010 regarding the night-time noise and suspected earlier start of work at 06:30. Complaint also requested for limiting the plant operating hours from 09:00-21:00.	compliant with valid CNP no. GW-RS0870-10. The noise level recorded on 6 Dec 2010 was complied with the noise criteria during restricted hour;	
110415	15/04/2011	The resident, Mr Law at Victoria Centre by ICC (ICC#1- 281451236)	North Point	A dust generation and a concern of mosquitoes breeding complaint in which suspected the filling operation was part of North Point Reclamation.	<ol> <li>The concerned stockpile was a working stockpile under Contract HY/209/15 and was covered at night time after work.</li> <li>Water spraying on the haul road and potential dust generating material at least 4 times a day was conducted by contractor that complies with the requirement.</li> <li>It is considered invalid but preventive actions can be taken because the stockpile is relatively large and easily visible by complainant.</li> <li>It was recommended that increasing the frequency of water spraying shall be conducted to all potential dust generating materials and activities. Besides, Contractor should consider to cover the idle part of the stockpile</li> <li>The concern of mosquitoes breeding is out the scope of EM&amp;A, the follow-up action is not reported in this monthly EM&amp;A report.</li> </ol>	Closed



Complaint Log No.	Date of Complaint	Received From and Received By	Location of Complainant	Nature of Complaint	Outcome	Status
110419	19/04/2011	Ms Chiu at Victoria Centre at Victoria Centre by ICC (ICC# 1- 272874759)	North Point	The episode of night noise on 19/4/11 and 20/4/11 at 2:50 am and the noise lasted for 30 minutes per night.	According to the RSS's record, there was no construction works undertaken under the EP-356/2009 during the concern time period.     There was no abnormal real-time noise monitoring data recorded in RTN1 - FEHD Hong Kong Transport Section Whitefield Depot which is next to the Victoria Centre.     It is considered as invalid complaint under this Project.	Closed
110617	9/06/2011	Mr. Law from Victoria Centre Management Office	North Point	An odour nuisance suspected generating from the discharge point – Channel T at Watson Road in part of the site area was related to CWB under Contract no. HY/2009/11	<ol> <li>The complaint was received by ET on 13 Jun 2011. During the weekly site inspection on 7 and 17 June 2011, there was no any odour impact detected in the site area.</li> <li>According to the site record, there was muddy water discharged from the unknown source at upstream of Channel T during heavy rainstorm. No any site surface runoff to the Channel T and out of site boundary was observed in the inspection.</li> </ol>	Closed
		3) In order to prevent muddy water washing out to the water body under heavy rainstorm, a silt curtain was installed at the outfall of the channel by Contractor. ET confirmed with the Resident Site Staff that a silt curtain was installed at the outfall of the channel to prevent muddy water washing out to the water body under heavy rainstorm. Besides, regular cleaning of refuse in the channel has been conducted by Contractor.				
				4) A further site investigation on 28 June 2011 revealed that no odour nuisance was detected at the upstream of the Channel T and no source of odour nuisance was identified at site. As such, it was concluded that the source of odour nuisance was not related to the Project works.		
					5) Although no source of odour nuisance was identified at site, the muddy water and dirt from the unknown source at upstream of Channel T may cause a potential smell during low tide and low water flow. Contractor was reminded to remove the silt curtain at the channel on non-rainy day so as to avoid the accumulation of the sediment and dirt in the water channel.	



Complaint Log No.	Date of Complaint	Received From and Received By	Location of Complainant	Nature of Complaint	Out	come	Status
110709	09/07/2011	Mr. Au from City Garden Management Office	North Point	A complaint letter to Contractor HY/2009/11 was raised by Cayley Property Management Limit on 9 July 2011 regarding a series of pump breakdown events at seawater intake of City Garden on 4, 6, 7 and 8 July 2011. A lot of rubbish such as plastic bags, nylon bags, nylonwire mesh was observed sucking from the seawater intake at the seawater front of Block 7 of City Garden affecting the operation of seawater pump plant.	2)	Contractor conducted formation works for installation of caisson seawall at C27, C28, C29 and C30 on 4, 6, 7 and 8 July 2011 and no dredging work was conducted during this time period  Water mitigation measures of an 80m long silt curtain at the site boundary in front of City Garden Relocation of silt curtain and silt curtain at the outfall of the channel were provided and maintained to accommodate the site works. All vessels are equipped with rubbish collection facilities and disposed the rubbish regularly. Also, daily cleaning actions had been taken by contractor to minimize floating refuse within the site boundary.  Moreover, it has been reported several times that discharged from outfall pipeline outside the site boundary near the intake of the pump maybe considered as another source of rubbish generation.	Closed
					4)	Referring to the record provided by Cayley Property Management Limit, the trapped rubbish was unlikely generated from the construction works. It was considered that complaint is invalid and not related to project.	
110710	09/07/2011	Complainant by ICC (ICC no. 1-301520309	North Point	It was received at 00:56 on 10 July 2011. There was complained a derrick barge unloading rockfill material off the shore facing the Harbour Grant HK Hotel causing noise nuisance.	',	ET confirmed with the Resident Site Staff that the complaint was referred to Contract HY/2009/15 for the loading and unloading of fill material at two barges operation in the sea at around 300m adjacent to Island Eastern Corridor (Oil Street Chainage) where is outside the Site of HY/2009/15 in the period of around 19:45 on 9 July to 1:00 on 10 July 2011.	Closed
					2)	The material loading and unloading operation processed in restricted hours was checked without a valid CNP. It was found that the operation was due to an unexpected water leakage of the hopper barge and considered an incident.	
					3)	According to the incident report provided from RSS on 20 July 2011, around 7:30 pm the barge S22 was inclined slightly and slightly water leakage might occur. Due to marine safety concern, the hopper barge would open the hopper to release the contained materials in order to reduce the weight and stabilize the barge. In consider of slight water leakage, the operator decided to use the nearby Derrick Barge ST32 to help for unload the general fill materials first and the unloading operation was started at around 7:45pm, and end at around 1:00 am. Contractor was reminder to provide frequent check of vessel condition	



Complaint Log No.	Date of Complaint	Received From and Received By	Location of Complainant	Nature of Complaint	Out	come	Status
						so as to prevent recurrent by barge defect	
110723a	23a 23/07/2011 Ms. Law at Victoria Centre by ICC no. 1-303887687  North Point She concerned that Highways Department published a notice in their Management Office about construction works will be conducted from 0700 hours to 2300 hours during July to December 2011 including Saturday, Sunday and public holiday.	1) 2) 3)	It was referred by AECOM to ET on 28 July 2011  RSS confirmed that the notice was prepared by Victoria Centre's Management office to their resident and the advice was only given on the extension construction works (for Contract HY/2009/15) to 7am-9pm from Monday to Saturday except Public Holidays and Sundays.  As a mitigation measure to minimize the noise nuisance in the vicinity of the residents, rock breaking activities will be				
		4)	August 2011.  No noise exceedance was recorded at construction noise monitoring station at Victoria Centre on 19 and 25 July 2011 during daytime while breaking and excavation works were undertaken during monitoring.	Closed			
			5)	In conclusion, it was related to the construction works under Contract HY/2009/15 and mitigation measure was provided. The complainant was satisfied with the arrangement and no further complaint was received after proposed measures.			
110723b	23/07/2011	Ms. Yau at Block	North Point	Reclamation work was conducted at Causeway Bay	1)	It was referred by AECOM to ET on 8 August 2011	
		2, Victoria Centre by ICC no. 1- 304013959		Typhoon Shelter at 7am on 23 July 2011. She complained that the works shall be started later to minimize the noise nuisance	2)	With reference to the construction noise monitoring at Vitoria Centre, no exceedance was recorded on 19 and 25 July 2011 during daytime while breaking and excavation works were undertaken during monitoring	
				to the vicinity of the residents in early morning	3)	As a mitigation measure to minimize the noise nuisance in the vicinity of the residents, rock breaking activities will be started at 8am and is expected to be completed by mid-August 2011.	Closed
			4)	In conclusion, it was related to the construction works under Contract HY/2009/15 and mitigation measure was provided. The complainant was satisfied with the arrangement and no further complaint was received after proposed measures.			
110727a	27/07/2011	Mr. Law from Victoria Centre Management Office by ICC no. 1-304616162	North Point	It was complained by Mr. Law from Victoria Centre Management Office on 27 July 2011 regarding construction noise generated by the construction operations of	2)	It was referred by AECOM to ET on 28 July 2011  RSS confirmed to start the rock breaking activities for Contract HY/2009/15 at 8am as a mitigation measure to minimize the noise nuisance in the vicinity of the residents.  No noise exceedance was recorded at construction noise	Closed



Complaint Log No.	Date of Complaint	Received From and Received By	Location of Complainant	Nature of Complaint	Outcome	Status
				Central-Wanchai Bypass at noon rather than in morning at 7am.	monitoring station at Victoria Centre on 25 August 2011 during daytime while br excavation works were undertaken during mor	eaking and nitoring.
					<ol> <li>In conclusion, it was related to the construence Contract HY/2009/15 and mitigation in provided. No further complaint from compreceived after proposed the mitigation measure.</li> </ol>	neasure was plainant was
110727b		Ms. Chiu by ICC	North Point	Noise nuisance from the excavation works for the	1) It was referred by AECOM to ET on 28 July 20	)11
		no.1-304615409		Highways Department adjacent to the Victoria Centre was conducted from 7am	With reference to the construction noise re- Vitoria Centre, no exceedance was recorded and 4 and 10 August 2011 during daytime wand excavation works were undertaken during	d on 25 July hile breaking
08/08/2011					<ol> <li>As a mitigation measure to minimize the noise the vicinity of the residents, rock breaking act started at 8am.</li> </ol>	
	08/08/2011				4) However, complainant did not satisfy with th on the noise nuisance from the rock-brea morning in front of Victoria Centre and t complaint via 1823 on 7 August 2011.	king during
					<ol> <li>Highways contacted the complainant on 15 that the noisy rock breaking operation completed.</li> </ol>	
					Remarks: There will be counted as two compl complaint log.	aints in this
110810	10/08/2011	Mr. Yip by ICC no. 1 – 306740207	North Point	Muddy water was discharged from work site to the seafront near Oil Street during heavy rain. The environmental protection measures were not good enough and are needed to rectify.	<ol> <li>It was referred by AECOM to ET on 17 August</li> <li>Confirmed with RE, Muddy water was caused earth being washed to the sea by heavy rain. earth was referred as a small stockpile placed seafront in front of Oil Street within the site handover transition period from contract HY contract HY/2009/19. The necessary mitigative to protect the small stockpile against rainfall at the time of complaint.</li> </ol>	by a heap of The heap of d close to the e area under Y/2009/11 to on measures
					3) Due to the missing of mitigation measures to small stockpile during handover transition properties material was washed into the harbour when came. Muddy water was formed and disperse that caused the water quality and visual copublic. The complaint was considered as valid 4) Contractors were advised to relocate the locate the	period, loose n heavy rain ed in the sea ncern to the



Date of Complaint	Received From and Received By	Location of Complainant	Nature of Complaint	Out	tcome	Status
					away from the coastline as far as practicable. Any loose material placed which needed to be placed near the coastline shall be properly compacted or covered as appropriate. To avoid any further environmental deficiency, Contractors shall ensure all necessary environmental mitigation measures will not be missing during site area handover.	
26/08/2011	Grand Hyatt and a complainant by ICC	Wan Chai	Construction noise and vibration nuisance generated from the works at Convention Avenue and inside the HKCEC1 reclamation area.	1)	Confirmed with the Resident Site Staff that the construction works were referred to the Contractor HK/2009/01.  The Excavator mounted breaker at Convention Avenue and Drilling rig at HKCEC1 reclamation area were the dominant construction poise source during this period	
				3)	The drilling rig at HKCEC1 reclamation area and excavator mounted breaker at Convention Avenue were then temporary suspended after received the complaint.	
				4)	Investigation revealed that the erected noise barrier (4m cantilevered movable noise barrier for the drilling rig and 1m movable noise barrier for the excavator mounted breaker) were not located close to the plants to provide adequate noise screening.	Closed
				5)	Contractor was advised to avoid concurrent operation of construction plants at site. Further enhancement of movable noise barriers at HKCEC1 and providing noise enclosure for the excavator mounted breaker at Convention Avenue are needed.	
				6)	Further site investigation and checking on 31 August and 7 September 2011 revealed that the implemented noise mitigation measures were in proper and minimize the noise impact.	
26/08/2011	A complaint letter from Mr. Au of Cayley Property of City Garden	North Point	Harbor front adjacent to their cooling water intake suction which caused 3 times of system breakdown of the sea water pump on 9, 22 and 25 August 2011.	1)	It was referred by AECOM to ET on 29 August 2011. Confirmed with the Resident Site Staff that the  • construction works were referred to the Contractors HY/2009/11 and HY/2009/19.  • The pump is located on the site area of HY/2009/19  • A temporary garbage defender was installed on 23 July 2011 by HY/2009/11 and the shape of the defender was adjusted on 8 August 2011 in order to excluse the outfall.	Closed
	26/08/2011	26/08/2011 Grand Hyatt and a complainant by ICC  26/08/2011 A complaint letter from Mr. Au of Cayley Property of City	26/08/2011 Grand Hyatt and a complainant by ICC  Solve of the complaint letter from Mr. Au of Cayley Property of City	26/08/2011  Grand Hyatt and a complainant by ICC  Wan Chai  Wan Chai  Construction noise and vibration nuisance generated from the works at Convention Avenue and inside the HKCEC1 reclamation area.  Harbor front adjacent to their cooling water intake suction which caused 3 times of system breakdown of the sea water pump on 9, 22 and 25	26/08/2011  Grand Hyatt and a complainant by ICC  Wan Chai  Construction noise and vibration nuisance generated from the works at Convention Avenue and inside the HKCEC1 reclamation area.  3)  4)  26/08/2011  A complaint letter from Mr. Au of Cayley Property of City Garden  North Point  Harbor front adjacent to their cooling water intake suction which caused 3 times of system breakdown of the sea water pump on 9, 22 and 25	26/08/2011  Grand Hyatt and a complaint letter from Mr. Au of Carley Property of City Garden  26/08/2011  A complaint letter from Mr. Au of Carley Property of City Garden  26/08/2011  A complaint letter from Mr. Au of Carley Property of City Garden  26/08/2011  A complaint letter from Mr. Au of Carley Property of City Garden  26/08/2011  A complaint letter from Mr. Au of Carley Property of City Garden  26/08/2011  A complaint letter from Mr. Au of Carley Property of City Garden  26/08/2011  A complaint letter from Mr. Au of Carley Property of City Garden  26/08/2011  A complaint letter from Mr. Au of Carley Property of City Garden  26/08/2011  A complaint letter from Mr. Au of Carley Property of City Garden  26/08/2011  A complaint letter from Mr. Au of Carley Property of City Garden  26/08/2011  A complaint letter from Mr. Au of Carley Property of City Garden  26/08/2011  A complaint letter from Mr. Au of Carley Property of City Garden  Au of Carley Property of City Garden  A complaint letter from Mr. Au of Carley Property of City Garden  Au of Carley Property of City Garden  A complaint letter from Mr. Au of Carley Property of City Garden  Au of Carley Property of City Garden  A complaint letter from Mr. Au of Carley Property of City Garden  Au of Carley Property of City Garden  A complaint letter from Mr. Au of Carley Property of City Garden  Au of Carley Property of City Garden  A complaint letter from Mr. Au of Carley Property of City Garden  Au of Carley Property of City Garden  A complaint letter from Mr. Au of Carley Property of City Garden  Au of Carley Property of City Garden  A complaint letter from Mr. Au of Carley Property of City Garden  Au of Carley Property of City Garden  A complaint letter from Mr. Au of Carley Property of City Garden  Au of Carley Property of City Garden  A complaint letter from Mr. Au of Carley Property of City Garden  A complaint letter from Mr. Au of Carley Property of City Garden  A complaint letter from Mr. Au of Carley Property of City Garden  A complaint letter from Mr

The complainant, Tam

complained via

hotline 1823

Wan Chai

111014

14/10/2011

Complaint Log No.	Date of Complaint	Received From and Received By	Location of Complainant	Nature of Complaint	Outcome	Status
					team), contractor of HY/200911 and HY/2009/19 and IECon 29 August 2011. Inspection report of it was submitted to RSS on 19 September 2011.	
					<ul> <li>Daily cleaning near the water intake was conducted twice a day by contractor HY/2009/19.</li> </ul>	
					<ul> <li>In response to City Garden request, the contractors have set up the temporary garbage defender in function and collect the floating refuses, but cannot eliminate all refuses, in particular the refuse coming from the seabed</li> </ul>	
					<ol> <li>According to the complaint letter from Cayley Property, the outcomes of the preventive measures were not complying wih their expectation.</li> </ol>	
					3) During on-site inspection, floating refuses observed occasionally outside the garbage defender. No conclusion could be made for the source of these floating refuses. On the other hand, some of the refuses were observed floating behind the garbage defender during investigation.	
					All daily cleaning actions had been taken by contractor to minimize floating refuse inside the construction site.	
					5) It was noted that the cooling water intake was accessible to the public. As such, fish breeding and fishing activities were observed even though a notice has already hoisted. Also, tripping of rubbish by the passers-by could result in a lot of rubbish accumulated around the intake point.	
					6) Referring to the record provided by CPML, there were a lot of nylon/ plastic bags and nylon wire mesh that matched those rubbishes generated from the public activities.	
					7) Contractors have fulfilled the requirement of site cleanness and no exceedance was recorded during Water Quality Monitoring. It is consider the cause of this complaint is not related to project and environmental issue in this project as well. No more complaint received after ad-hoc inspection	

The polluted fumes and

exhaust from the excavation by sub-contractor of CEDD on

pedestrian way outside no.25

Harbour Road (in front of the

Harbour Centre)

1)

2)

2011.

Closed

RSS notified ET to carry out investigation on 17 October

ET confirmed with the Resident Site Staff that the location

of the excavator was within site area of Contract no.

reprovision works along the Harbour Road. The plants including the excavator have been checked before using

HK/2009/02 undertaking the water cooling main



Complaint Log No.	Date of Complaint	Received From and Received By	Location of Complainant	Nature of Complaint	Outcome	Status
					at the site. However, the polluted fumes and exhausted from the excavator was caused due to insufficient maintenance of the plant after using at site.  3) After receiving the complaint, the excavator was then removal off-site for checking and maintenance works on 17 October 2011.  4) Contractor was reminded to enhance regular checking and maintenance to all plants at site.  5) RSS has replied to the complainant on the arrangement of the measures taken on 17 October 2011. Complainant was satisfied with the response and follow-up action taken	
111104	04/11/2011	Mr. Liu from LCSD complained via Contractor Complaint Hotline	Wan Chai	Complain about a tree near the site of pipe installation works outside Wan Chai Swimming Pool at Harbour Road, the status is not healthy and roof ball of two trees inside the site near Renaissance Hong Kong Harbour View Hotel at Convention Avenue were half cut.	by the Contractor.  1) ET confirmed with the Resident Site Staff that	Waiting RSS respond
111106	06/11/2011	Police officer	Wan Chai	Construction noise generated from the site at about 6:30 a.m on 6 November 2011 and require to stop the machine operation	BC cutter and hoist were operated for Diaphragm Wall construction of Shatin-Central Link to inspect bentonite pipes and ensure no damages and all the joints are tightened in good position. Then, the subcontractor for	Keep in view for three months from the date of complaint recevied



Complaint Log No.	Date of Complaint	Received From and Received By	Location of Complainant	Nature of Complaint	Out	come	Status
					2)	CNP was checked by the police officer.  ET confirmed with the Resident Site Staff that same issue was also raised out by RSS at about 7:00a.m on the same day. Besides, it was confirmed that there is no valid Construction Noise Permit for the conducted construction works in the period between 2300 and 0700.	
					3)	Due to insufficient communication between Contractor HK/2009/01 and their Korean Sub-contractor, Korean Sub-contractor had not notified to Contractor before carrying out the inspection of the BC cutter, hoists and bentonite pipes at about 6:00a.m to ensure no damages and all the pipe joints should be tightened and in good position.	
					4)	Contractor was advised to enhance the communication between Contractor and sub-contractor and provide sufficient environmental training to all foreman and operators on restricted hour operation. Futhermore, Construction Noise Permit should be checked and in place for the construction works during restricted hour	
					5)	This complaint was considered in relation to the conducted construction works during restricted hours without valid Construction Noise Permit. No more construction works were conducted during night time period. The construction works will be conducted in accordance with the time period stated in valid CNP. This complaint will be kept in view of any follow-up action from the relevant government activities.	
120405	05/04/2012	N/A	North Point	A complaint regarding excessive noise from construction sites of CBTS was observed daily before 7:30am except on public holidays, and the noise source was mainly from piling works. The complainant requested that construction works should start after 8:30am to avoid nuisance to nearby residents and a speedy follow-up and reply.	2)	RSS notified ET on 5 April 2012. ET confirmed with the Resident Site Staff that no piling works were performed during the concerned period. After reviewing the results of noise monitoring (M2b and M3a), no exceedance was recorded during daytime period and the noise level was below 75dB(A). Site inspection for HY/2009/15 was conducted on 10 April 2012. The condition of noise mitigation measures around CBTS was found satisfactory. RSS confirmed that no pilings were performed during the concerned period. The major works included drilling, diaphragm wall construction and excavations. HyD made a reply to the complainant on 16 April 2012 via 1823. HyD replied that the current works at CBTS were drilling, diaphragm wall construction and deep	Closed



Complaint Log No.	Date of Complaint	Received From and Received By	Location of Complainant	Nature of Complaint	Outcome	Status
					from the above works, the Contractor had erected temporary noise barriers and provided noise blankets on plants. RSS would continue to work with the Contractor on the effectiveness of the environmental mitigation measures implemented on site. No further complaint was received after the response.	
130308	06/03/2013	ICC Case#1- 407181502	Tin Hau	A complaint regarding the dropping of fine rock material into surrounding waterbody was observed during rock breaking operation with two excavators in active operation at the Eastern Breakwater of Causeway Bay Typhoon Shelter near the North Point lighthouse.	<ol> <li>RSS notified ET on 8 March 2013</li> <li>ET confirmed with RSS that excavation works, installation of buoy, flashing light and silt curtain and dredging works were undertaken at Eastern Breakwater during the concerned period on 6 March 2013. One backhoe equipped with breaker and one derrick barge were confirmed in operation while another backhoe was at idle during the concerned period on 6 March 2013.</li> <li>Reviewing the photo record provided by RSS, the condition of the silt curtain deployed around the Eastern Breakwater on 6 March 2013 was found to be in good condition. It is considered that the silt curtain was properly in place during the concerned period and the concerned act of dropping of fine rock material was confined within the silt curtain boundary without adverse impact to the nearby water quality.</li> <li>Further follow up was conducted on 12 March 2013 during weekly environmental audit inspection, the silt curtain deployed around the concerned area was found to be maintained in good condition and the water quality at the concerned work area was generally satisfactory. No violation of the Environmental Permit condition was found.</li> <li>The contracotr was advised and committed to implement preventive meaures to miminize the potential impact of work including conducting regular diver check to ensure the integrity and the extend of silt curtain deployment and to provide adequtae back up stock of silt curtain for emergency use.</li> </ol>	Closed
140612	12/06/2014	EPD ref: EP/860/F2/24 Annex IV	Wan Chai	The complaint is regarding to the water quality of the waterfront outside the Hong Kong Academy for Performing Arts Theatre Block, where a large piece of muddy water was found.	<ol> <li>WSII RSS team notified ET on 12 June 2014; Notification letter from EPD (ref: EP/860/F2/24 Annex IV) was received by ET on 13 June 2014.</li> <li>ET confirmed with RSS that neither marine construction works nor barge operation was conducted at the concerned location during the time of complaint. With respect to the complaint case, muddy dispersion was observed at HKCEC2W works area on 12 June 2014, and</li> </ol>	Interim Report was submitted to EPD on 20 June 2014.



Complaint Log No.	Date of Complaint	Received From and Received By	Location of Complainant	Nature of Complaint	Out	tcome	Status
					3)	the dispersion was observed partly extended beyond the outermost layer silt curtain at 1000hrs. Immediate follow up action was requested. It is considered that Contractor's mitigation measures would require further review on the effectiveness to avoid seepage of muddy dispersion such as regular diver inspection check and daily visual checking of silt curtains. Additional silt curtain at marine access zone was installed by Contractor on 12 June 2014 and the double layer silt curtain were generally in order. Follow-up inspection was further conducted on 16 June 2014.  The Contractor's investigation report on the complaint case was submitted to EPA via email on 18 June 2014.	
140723	21/07/2014	ICC Case Ref: 2-341537112	Works area opposite to Ngan Tao Building	The complaint is regarding to construction noise impact to the complainant who could not sleep due to work and machine at the project site opposite to the Ngan Tao Building.	0)	Construction noise impact referred by RSS was received by ET on 25 July 2014  ET confirmed with RSS that horizontal cutting and removal of D-wall at Eastern, Southern and Northern side of TS2 was undertaken by Contractor of HY/2009/15 within Causeway Bay Typhoon Shelter before 23:00hrs on 20 July 2014 that total 3 numbers of derrick lighter and 3 numbers of saw cut machine were in operation, and removal of D-wall at Panel S30A-1 of TS2 was undertaken by Contractor of HY/2009/15 within Causeway Bay Typhoon Shelter around 00:25hrs to 00:56hrs on 21 July 2014 that total 1 number of derrick lighter was in operation.	Final report (Issue1) issued on 31 July 2014.  Further to complainant follow-up, Final report (Issue2) Issued on 12 Aug 2014.
					3)	According to the relevant site records under Contract HY/2009/15, before 23:00hrs on 20 July 2014, horizontal cutting and removal of Diaphragm Wall at Eastern, Southern and Northern side of TS2 was conducted under HY/2009/15 within Causeway Bay Typhoon Shelter. Total 3 nos. of derrick lighter and 3 nos. of saw cut machine were in operation at the above period. From around 00:25hrs to 00:56hrs on 21 July 2014, removal of D-wall at Panel S30A-1 of TS2 was undertaken by Contractor of HY/2009/15 within Causeway Bay Typhoon Shelter. Total 1 no. of derrick lighter was found operating at the above period	
					4)	It was considered the condition of CNP GW-RS0592-14 was not fulfilled by the Contractor of HY/2009/15. "From 00:25hrs to 00:57hrs on 21 July 2014, the PME(s) (1 no. of Derrick Lighter) on-site could not follow with any given PME grouping requirement(s) as stated in condition 3.a. and condition 3.d. in no. GW-RS0592-14."	



Complaint Log No.	Date of Complaint	Received From and Received By	Location of Complainant	Nature of Complaint	Outcome	Status
					Notwithstanding the above, according to the site recorded provided by the RSS, the derrick lighter was found malfunction at around 23:00hrs on 20 July 2014 while the diaphragm wall cutting procedure was incomplete. Under safety and navigation consideration, the completion of diaphragm wall removal was necessary and of imminent need.  5) The Contractor of HY/2009/15 was advised to review the construction sequence and emergency response procedure for construction activities during restricted hours and night time period to allow for sufficient buffer time for work completion such that the Construction Noise Permit would be followed. Furthermore, the Contractor of HY/2009/15 was suggested to conduct throughout checking of PME used on site prior to work commencement to minimize the potential malfunctioning of PME during the course of work which affect the duration of works.	
141016	14/10/2014	EPD Ref.: EP860/E2/24 Annex IV ICC complaint received by ET on 10 October 2014	Work site next to new Wan Chai Ferry Pier and opposite to Wan Chai Sports Ground.	Construction noise like piling works was heard on 14 October 2014 night until 23:45 hrs. It was suspected that the noise was emanated from the work site next to new Wan Chai Ferry Pier and opposite to Wan Chai Sports Ground.	A public complaint regarding construction noise impact referred by EPD was received by ET on 16 October 2014 (EPD Ref.: EP860/E2/24 Annex IV dated 16 October 2014). The complainant reported that construction noise like piling works was heard on 14 October 2014 night until 23:45 hrs. It was suspected that the noise was emanated from the work site next to new Wan Chai Ferry Pier and opposite to Wan Chai Sports Ground.	Interim investigation report submitted to EPD on 23 October 2014.
					ET confirmed with the Resident Site Staff that From 19:00hrs to 23:00hrs on 14 October 2014, dredging works was conducted under Contractor of HK/2009/02 at WCR3 Area.  Total one grab dredger was in operation. Mitigation measures including provision of steel sheeting screening to the power generation part of the grab dredger was implemented by the Contractor of HK/2009/02.  From 23:00 hrs to 05:00 hrs, dredging works was conducted under Contractor of HK/2009/02 at WCR3 Area.  Total one grab dredger was in operation. Mitigation measures including provision of steel sheeting screening to the power generation part of the grab dredger was implemented by the Contractor of HK/2009/02.	Updated interim investigatio n with supplement ary information submitted to EPD on 17 November 2014

am	Lam Geotechnics Limite

Complaint Log No.	Date of Complaint	Received From and Received By	Location of Complainant	Nature of Complaint	Outcome	Status
					From 23:00 hrs to 06:00hrs, panel replacement works was conducted under Contractor of HK/2009/02 at the Temporary Covered Walkway.	
					Total one scissor platform and two hand held drills (battery) were in operation.	
					From 23:00 hrs to 06:00hrs, trial pit works was conducted under Contractor of HK/2009/02 at Hung Hing Road. Total one crane lorry was in operation.	
					According to the relevant site records under Contract HK/2009/02, from 19:00hrs to 23:00hrs on 14 October 2014, dredging works was conducted under Contractor of HK/2009/02 at WCR3 Area. Total one grab dredger was in operation. Mitigation measures including provision of steel sheeting screening to the power generation part of the grab dredger was implemented by the Contractor of HK/2009/02.	
					From 23:00 hrs to 05:00 hrs, dredging works was conducted under Contractor of HK/2009/02 at WCR3 Area. Total one grab dredger was in operation. Mitigation measures including provision of steel sheeting screening to the power generation part of the grab dredger was implemented by the Contractor of HK/2009/02.	
					From 23:00 hrs to 06:00hrs, panel replacement works was conducted under Contractor of HK/2009/02 at the Temporary Covered Walkway. Total one scissor platform and two hand held drills (battery) were in operation.  From 23:00 hrs to 06:00hrs, trial pit works was conducted	
					under Contractor of HK/2009/02 at Hung Hing Road. Total one crane lorry was in operation.	
					In view of the above findings, no direct information associated with the noise concern was considered available.	



Complaint Log No.	Date of Complaint	Received From and Received By	Location of Complainant	Nature of Complaint	Outcome	Status
141110	07/11/2014	EPD Ref.: H05/RS/000278 15-14  EPD complaint received by ET on 10 November 2014	Construction site at old Wan Chai Ferry Pier	Malodour of construction plant exhaust from the construction site at old Wan Chai Ferry Pier was scented that affecting the swimmers at Wan Chai Swimming Pool.	A public complaint regarding odour concern referred by EPD was received by ET on 07 November 2014 (EPD Ref.: H05/RS/00027815-14 dated 10 November 2014). The complainant reported that Malodour of construction plant exhaust from the construction site at old Wan Chai Ferry Pier was scented that affecting the swimmers at Wan Chai Swimming Pool.  ET confirmed with the Resident Site Staff that  ELS works was conducted on 7 November 2014 during daytime at Portion 2 (Area oppsite to WanChai Swimming Pool).  Total 3 nos. of excavators, 2 nos. of crawler cranes, 2 nos. of generator, 1 no. of crane lorry and 2 no. of dump trucks were operated.  Demolition works was conducted on 7 November 2014 during daytime at West of old Wan Chai Ferry Pier.  Total 2 nos. of excavators, 1 no. of derrick barge and 1 no. of tug boat were operated.  Dredging works was conducted on 7 November 2014 during daytime at WCR3 (East of old Wan Chai Ferry Pier)  Total 1 no. of dredger, 1 no. of hopper and 1 no. of tug boat were operated.  According to the relevant site records under Contract HK/2009/02, ELS works was conducted on 7 November 2014 during daytime at Portion 2 (Area oppsite to WanChai Swimming Pool). Total 3 nos. of excavators, 2 nos. of crawler cranes, 2 nos. of generator, 1 no. of crane lorry and 2 no. of dump trucks were operated. Demolition works was conducted on 7 November 2014 during daytime at West of old Wan Chai Ferry Pier. Total 2 nos. of excavators, 1 no. of derrick barge and 1 no. of tug boat were operated.  Follow-up inspection was conducted during weekly environmental inspection on 13 November 2014, no dark smoke emission was observed from the PMEs operating onsite. The condition of chemical waste storage was considered satisfactory and no malodour was identified. Despite no information related to malodour was identified. Despite no information related to malodour was identified. Despite no information related to conduct regular checking on the condition of PMEs to ensure only well maintained PMEs are used on site.	Interim investigation report submitted to EPD on 17 November 2014.  EPD advised no comment on the interim report and case closed on 1 Dec 2014.



Complaint Log No.	Date of Complaint	Received From and Received By	Location of Complainant	Nature of Complaint	Outcome	Status
					Based on the relevant information provided by RSS, despite no information associated with the malodour concern was identified after investigation, the Contractor was reminded to conduct regular checking on the condition of PME used on site to ensure only well maintained PME are used on site The interim report would be submitted to EPD on 17 November 2014.	
141113	12/11/2014	EPD Ref.: H05/RS/000282 53-14 EPD complaint received by ET on 13 November 2014	Construction site at old Wan Chai Ferry Pier	Malodour and dark smoke emission from an excavator located at the construction site at old Wan Chai Ferry Pier was observed that affecting the pedestrians.	A public complaint regarding odour concern referred by EPD was received by ET on 13 November 2014 (EPD Ref.: H05/RS/00028253-14 dated 13 November 2014). The complainant reported thatMalodour and dark smoke emission from an excavator located at the construction site at old Wan Chai Ferry Pier was observed that affecting the pedestrians. (Contract HK/2009/02)  ET confirmed with the Resident Site Staff that demolition works was conducted under Contract HK/2009/02 on 12 November 2014 during daytime at old Wan Chai Ferry Pier. Total 2 nos. of excavators, 1 no. of derrick barge and 1 no. tug boat were operated.  According to the relevant site records under Contract HK/2009/02, demolition works was conducted on 12 November 2014 during daytime at old Wan Chai Ferry Pier. Total 2 nos. of excavators, 1 no. of derrick barge and 1 no. tug boat were operated.  In addition, investigation found that due to malfunctioning of one of the excavators deployed at old Wan Chai Ferry Pier, dark smoke was emitted from the defective excavator for a short period of approximately 30 seconds at around 15:00 hrs on 12 November 2014. The operation of excavator was immediately suspended and followed by repair works. The normal operation of the excavator was resumed after repair.  Follow-up inspection was conducted during weekly environmental inspection on 13 November 2014, no dark smoke emission was observed from the PMEs operating onsite and the Contractor of HK/2009/02 was reminded to conduct regular checking on the condition of PMEs to ensure only well maintained PMEs are used on site.	Interim investigation report submitted to EPD on 19 November 2014.  EPD advised no comment on the interim report and case closed on 8 Dec 2014.



Complaint Log No.	Date of Complaint	Received From and Received By	Location of Complainant	Nature of Complaint	Outcome	Status
141121	Not Specified	EPD Ref: H08/RS/28263-14 EPD complaint information and findings was received by ET via email on 21 Nov 2014	Causeway Bay Typhoon Shelter	Resident in Hing Fat Street complaining about loud noise from dredging work in CBTS up to 10pm at night.	EPD received a construction noise complaint from dredging works at Causeway Bay Typhoon Shelter and a resident in Hing Fat Street complaining about loud noise from dredging work in CBTS up to 10pm at night.  EPD investigation found that the operation of a derrick barge is covered by CNP no. GW-RS0701-14.  EPD reminded the Contractor of HY/2011/08 to ensure the work strictly follow the permit conditions and endeavor to minimize the noise as so not to disturb the nearby residents.	Complaint case handled by EPD and relevant investigation findings was sent to ET on 21 November 2014
150127	21 Jan 2015	EPD complaint (EPD Ref.: H05/RS/00001 725-15) received by ET on 27 January 2015 and further information from EPD regarding the updated location under complaint was received by ET on 30 January 2015	A portion of Hung Hing Road immediately to the east of Marsh Road near SPCA	Construction dust and grit was emitted from the construction site to the carriageway causing nuisance to the public.	A public complaint regarding air quality impact referred by EPD was received by ET on 27 January 2015 (EPD Case Ref.: H05/RS/00001725-15 dated 27 January 2015) and further information from EPD regarding the updated location under complaint was received by ET on 30 January 2015. The complainant reported that construction dust and grit was emitted from the construction site to the carriageway causing nuisance to the public.  ET confirmed with the Resident Site Staff that the major construction activities around the concerned location conducted on 21 January 2015 include breaking of seawall blocks and D-wall at TPCWAW; concreting, grouting and drilling works at TPCWAW Mitigation measures implemented by the Contractor for the above construction works include spraying haul road with water; covering bagged cement with tarpaulin; providing three sided and top covering for grouting stations; providing water spraying to dusty activities such as breaking works  According to the relevant site records, breaking of seawall blocks and D-wall, concreting, grouting and drilling works and reclamation/ backfilling works were	Interim report submitted to EPD on 9 February 2015



Complaint Log No.	Date of Complaint	Received From and Received By	Location of Complainant	Nature of Complaint	Outcome	Status
					conducted at TPCWAW. Dust mitigation measures including spraying haul road with water, covering bagged cement with tarpaulin, providing three sided and top covering for grouting stations and water spraying to dusty activities such as breaking works were implemented by the Contractor of HY/2009/15 near the concerned location on 21 January 2015.	
					Follow-up investigation was conducted on 27 January 2015 during weekly environmental inspection, dust mitigation measures including water spraying for dusty haul road and major dust generation works; and provision of three sides and top covering for grouting station were confirmed in place.	
					In addition, based on the review of the monitoring data of the monitoring station located at the concerned location raised by the complainant, namely monitoring station CMA3a, no action or limit level exceedance was recorded during air quality monitoring conducted on 20 and 21 January 2015. Nevertheless, the Air Quality Health Index (AQHI) recorded by EPD across Western District and Eastern District on the complaint date was ranged from 4 to 10+ indicating a severely high concentration of ambient air pollutants.	
					As such, the site condition under Contract HY/2009/15 at the concerned location was considered to be generally satisfactory and no non-conformity related to cumulative air quality impact was observed.  Nevertheless, in view of the public concern, the contractor was reminded to enhance the dust mitigation measures implemented to minimize potential nuisance to nearby public.	
150622	18 June 2015	EPD Ref.:H05/RS/ 00015054-15 dated 8 June	A mooring location near shore and at location outside Wan Chai Sports	Dark smoke and malodour emission was observed from a hopper barge moored near shore and	A public complaint regarding dark smoke and malodour concern referred by EPD was received by ET on 22 June 2015 (EPD Ref.: H05/RS/00015054-15 dated 22 June 2015). The complainant reported that dark smoke and malodour emission was observed from a hopper barge	Interim report submitted to EPD on 29 June 2015



Complaint Log No.	Date of Complaint	Received From and Received By	Location of Complainant	Nature of Complaint	Outcome	Status
		2015	Ground	other construction plants under operation from the reclamation construction site	moored near shore and other construction plants under operation from the reclamation construction site with Contract no. HK/2009/02 at location outside Wan Chai Sports Ground caused air pollution. The complainant alleged that the said situation had been observed for a prolonged period.	
					ET confirmed with the Resident Site Staff that reinforced bar fixing and concreting work (on 17 June 2015 only) were conducted at Portion 2 from 15 June 2015 to 19 June 2015. Total 3 nos. of mobile crane were in operation. On 17 June 2015, one no. of concrete pump truck and two nos. of concrete mixer were in operation. Excavation and Lateral Support was conducted at Portions 3 & 4 from 15 June 2015 to 19 June 2015. Total 4 nos. of excavator, 2 nos. of truck and 2 nos. of crawler crane were in operation. In addition, on 15 June 2015, 17 June 2015 and 19 June 2015, 1 no. of derrick barge was moored near Portions 3 & 4 for transportation of the excavated material away from site.  According to the relevant site records under Contract HK/2009/02, from 15 June 2015 to 19 June 2015, reinforced bar fixing and concreting work (on 17 June 2015 only) were conducted at Portion 2 and total 3 nos. of mobile crane, one no. of concrete pump truck (on 17 June 2015 only) and two nos. of concrete mixer (on 17 June 2015 only) were in operation; excavation and lateral support was conducted at Portions 3 & 4 and total 4 nos. of excavator, 2 nos. of truck and 2 nos. of crawler crane were in operation. Based on relevant site record, no hopper barge was moored under Contract HK/2009/02 around the concerned location while 1 no. of derrick barge was moored under Contract HK/2009/02 near Portions 3 & 4 for transportation of the excavated material from Portions 3 & 4 away from site on 15 June 2015,17 June 2015 and 19 June 2015 respectively.	
					Follow-up inspection was conducted during weekly	



Complaint Log No.	Date of Complaint	Received From and Received By	Location of Complainant	Nature of Complaint	Outcome	Status
					environmental inspection on 25 June 2015, no dark smoke and malodour emission was observed from the PMEs operating on-site. A derrick barge was observed moored near Portions 3 & 4 and excavated material was transferred to the derrick barge by the excavators on land without barge operation and no particular dark smoke and malodour emission was observed. Nevertheless, the Contractor was reminded to conduct regular checking on the condition of the derrick barge and other PMEs deployed on site to ensure only well maintained PMEs are used to avoid potential dark smoke and maldour emission affecting nearby public.	
150723	20 July 2015	EPD Ref.:H05/RS/ 00018040-15 dated 23 July 2015	Ex-Wanchai Ferry Pier near 720 & & 722 Bus stop	Malodour from marine sediment	A public complaint regarding malodour referred by EPD was received by ET on 23 July 2015 (EPD Ref.: H05/RS/00018040-15 dated 23 July 2015).  The complainant reported that malodour from marine sediment was scented at ex-Wanchai ferry pier near route 720 & 722 bus stop. (Contract HK/2009/02).  ET confirmed with the Resident Site Staff that Rockfill placing works was conducted by one derrick barge at the concerned location (WCR3) under Contract HK/2009/02 on 20 July 2015. No marine sediment was stored or placed on site at the concerned location under Contract HK/2009/02 on 20 July 2015.  According to the relevant site records under Contract HK/2009/02, rockfill placing works was conducted by one derrick barge at WCR3 area on 20 July 2015 and no marine sediment was stored or placed on site at the concerned location on the concerned date. Follow-up inspection was conducted during weekly environmental inspection on 29 July 2015. No marine sediment was observed stored or placed at the concerned location while it was noted that a culvert outfall with potential odour concern is located adjacent to the concerned location.	Interim report submitted to EPD on 30 July 2015.



Complaint Log No.	Date of Complaint	Received From and Received By	Location of Complainant	Nature of Complaint	Outcome	Status
					Nevertheless, the Contractor was reminded to review the handling procedures in case of any future marine sediment handling at the concerned location and to consider the implementation of mitigation measures as appropriate to minimize potential malodour impact to nearby public.	
150904	01 Sept 2015	EPD Ref.: H05/RS/0002 2241-15 dated 04 September 2015 received by ET on 4 September 2015	East of New WanChai Ferry Pier	Dropping of excavated material from land to sea during laoding of material	A public complaint regarding dropping of excavated material from land to sea referred by EPD was received by ET on 04 September 2015 (EPD Ref.: H05/RS/00022241-15 dated 04 September 2015). The complainant reported that dropping of excavated materials from land to sea during loading of materials by excavator at the construction site to work boat. (Contract HK/2009/02)  ET confirmed with the Resident Site Staff that transferring of C&D materials from land to hopper barge by excavator at seaside along CWB Tunnel Portions 3 and 4 was undertaken by Contract HK/2009/02 on 01 September 2015.  Mitigation measure including providing tarpaulin sheet to cover the gap between seawall and the hopper barge to prevent dropping of material to the sea was implemented by the Contractor.  According to the relevant site records under Contract HK/2009/02, transferring of C&D materials from land to hopper barge by excavator at seaside along CWB Tunnel Portions 3 and 4 was carried out on 01 September 2015 and mitigation measures including provision of tarpaulin sheet between seawall and the hopper barge was implemented by the Contractor of HK/2009/02 on the concerned date. Follow-up inspection was conducted during weekly environmental inspection on 10 September 2015. Transferring of C&D materials from land to barge by excavator was observed at the concerned location and mitigation measures including provision of tarpaulin sheet between seawall and hopper	Interim report submitted to EPD on 14 September 2015. EPD advised no comment on 5 October 2015 on the interim report submitted and case closed



Complaint Log No.	Date of Complaint	Received From and Received By	Location of Complainant	Nature of Complaint	Outcome	Status
					barge and the material transfer works was generally in order. Nevertheless, the Contractor of HK/2009/02 was reminded to maintain the handling procedure for C&D materials transfer from land to hopper barge and regularly inspect the condition of the tarpaulin sheet provided to ensure the nearby water quality are not affected by the loading and unloading of material from land side to hopper barge.	
					The Contractor was reminded to maintain the handling procedure for C&D materials transfer from land to hopper barge and regularly inspect the condition of the tarpaulin sheet provided to ensure the nearby water quality are not affected by the loading and unloading of material from land side to hopper barge.	
150904	02 Sept 2015	EPD Ref.: H04/RS/0002 2385-15 dated 04 September 2015 received by ET on 04 September 2015	Location outside Fleet Arcade	Construction noise was generated from the construction site of HK/2012/08 at location outside Fleet Arcade during night time on weekdays and daytime during General Holidays. The complainant also concerned construction dust and exhaust emission from derrick barges during transporting C&D material at the site.	A public complaint regarding construction noise and dust and exhaust emission referred by EPD was received by ET on 04 September 2015 (EPD Ref.: H04/RS/00022385-15 dated 04 September 2015). The complainant reported that construction noise was generated from the construction site of HK/2012/08 at location outside Fleet Arcade during night time on weekdays and daytime during General Holidays. The complainant also concerned construction dust and exhaust emission from derrick barges during transporting C&D material at the site. (Contract HK/2012/08) ET confirmed with the Resident Site Staff that from 0800 hrs to 1800 hrs on 30 August 2015, removal of scaffold and timber and installation of bulkhead was undertaken by the Contractor of HK/2012/08 at the concerned location. Total one generator and one circular saw were in operation.	Interim report submitted to EPD on 14 September 2015.
					From 1900hrs on 30 August 2015 to 0700 on 31 August 2015, no construction works was undertaken by the Contractor of HK/2012/08 at the concerned location.	



Complaint Log No.	Date of Complaint	Received From and Received By	Location of Complainant	Nature of Complaint	Outcome	Status
					From 1900hrs on 31 August 2015 to 0700hrs on 01 September 2015, no construction works was undertaken by the Contractor of HK/2012/08 at the concerned location. From 1900hrs to 2115 hrs on 01 September 2015, unloading of soil was undertaken by the Contractor of HK/2012/08 at the concerned location. Total one derrick barge was in operation. From 2300hrs on 01 September 2015 to 0700hrs on 02 September 2015, no construction works was undertaken by the Contractor of HK/2012/08 at the concerned location. One derrick barge was deployed for unloading of soil on 02 September 2015 during daytime under Contract HK/2012/08 at the concerned location.	
					Based on the relevant site records, from 0800 hrs to 1800 hrs on 30 August 2015, removal of scaffold and timber and installation of bulkhead was undertaken by the Contractor of HK/2012/08 at the concerned location. Total one generator and one circular saw were in operation and the relevant Construction Noise Permit GW-RS0296-15 for the concerned operation was confirmed in place.	
					From 1900hrs on 30 August 2015 to 0700 on 31 August 2015, no construction works was undertaken by the Contractor of HK/2012/08 at the concerned location and from 1900hrs on 31 August 2015 to 0700hrs on 01 September 2015, no construction works was undertaken by the Contractor of HK/2012/08 at the concerned location.	
					From 1900hrs to 2115 hrs on 01 September 2015, unloading of soil was undertaken by the Contractor of HK/2012/08 at the concerned location. Total one derrick barge was in operation and the Construction Noise Permit GW-RS0296-15 for the concerned operation was confirmed in place.	

Complaint Log No.	Date of Complaint	Received From and Received By	Location of Complainant	Nature of Complaint	Outcome	Status
					From 2300hrs on 01 September 2015 to 0700hrs on 02 September 2015, no construction works was undertaken by the Contractor of HK/2012/08 at the concerned location. In view of the above, the construction activities conducted under Contract HK/2012/08 during the concerned period was in compliance with the statutory requirement.	
					In addition, one derrick barge was deployed for unloading of soil on 02 September 2015 during daytime under Contract HK/2012/08 at the concerned location. Follow-up inspection was conducted during weekly environmental inspection on 08 September 2015 and no dark smoke emission was observed from the derrick barge moored outside the concerned location. Nevertheless, the Contractor of HK/2012/08 was reminded to conduct regular checking on the condition of the all derrick barges deployed on site to ensure only well maintained equipment are used to avoid potential dark smoke emission affecting nearby public and the Contractor of HK/2012/08 was reminded to upkeep the site control system for construction works carrying out at restricted hours and night time for Construction Noise Permit compliance.	
					The Contractor was reminded to conduct regular checking on the condition of derrick barges deployed on site to ensure only well maintained equipments are used on site to avoid potential dark smoke emission affecting nearby public.	
					The Contractor of HK/2012/08 was reminded to upkeep the site control system for construction works carrying out at restricted hours and night time for Construction Noise Permit compliance.	
150917	17 Sep 2015	A public complaint regarding water quality referred by EPD was	Central and Wan Chai Reclamation coastline (between LUNG WUI ROAD to LUNG WO ROAD,	Silt from Central and Wan Chai Reclamation was spotted along the coastline (between LUNG WUI ROAD to LUNG WO ROAD, Central & Wan	Based on the site records confirmed by RSS, removal of seawall blocks by derrick barge was undertaken by Contract HK/2012/08 at Central Reclamation Phase III works area while mitigation measures including provision of silt curtain implemented by the Contractor of HK/2012/08 during the	Interim investigation report submitted to EPD on 25



Complaint Log No.	Date of Complaint	Received From and Received By	Location of Complainant	Nature of Complaint	Outcome	Status
		received by ET on 17 September 2015	Central & Wan Chai, Hong Kong)	Chai, Hong Kong)	seawall block removal works. According to relevant record, muddy dispersion at HKCEC2W (area opposite to Lung King Street) was observed by the Environmental Team on 14 September 2015 afternoon. The muddy patch was observed dispersing outside the outer layer silt curtain deployed by the Contractor of HK/2012/08 towards the Central Reclamation Phase III area while the outer layer silt curtain was observed partially opened.	September 2015
					In view of the above observations, the Contractor was advised to rectify any environmental deficiencies such that adequate protection such as silt curtain shall be provided for exposed soil slope to mitigate for potential runoff related water quality impact to the surrounding waters; outer layer silt curtain deployed shall be entirely closed during works to safeguard the surrounding water quality. Any opening for marine vessel shall be closed promptly after passage and localized silt curtain deployed on site shall be properly maintained to avoid any gap or opening to effectively safeguard the nearby waters.	
151015	11 Oct 2015	A public complaint regarding direct discharge of muddy effluent referred by RSS was received by ET on 14 October 2015	Seafront opposite to Watson Road adjacent to Eastern Breakwater	Pink fluid was observed discharged into marine waters at seafront opposite to Watson Road adjacent to the Eastern Breakwater on 11 October 2015.	Based on the site records confirmed by RSS, no construction activity near the seaside between Eastern Breakwater and the Dumping Jetty was undertaken by Contract HY/2009/19 while at site area away from the seawall, construction of EVB substructure, EVB and APS structure was undertaken on 11 October 2015. In addition, no works involving the use of paint was carried out at the concerned site area (Site Portion between Eastern Breakwater and the Dumping Jetty) and along the alignment of the Culvert T1 under Contract HY/2009/19 and no temporary storage of paint was located at the concerned site area and along the alignment of the Culvert T1 under HY/2009/19 on 11 October 2015.	HyD will consolidate all input from relevant parties to form a reply to ICC.
					Follow-up inspection was conducted during weekly environmental inspection on 14 October 2015. No construction works involving the use of paint was observed undertaken at the concerned location while a few number of small containers of paint was observed placed around the concerned location and the paint containers were sealed and no sign of leakage was observed. The few containers were further checked and was found not matching the pink fluid observed on the complaint date. On the other hand, a culvert discharge outfall was found located within the concerned area where the pink fluid was observed.  Based on the above, no direct information indicating the pink	



Complaint Log No.	Date of Complaint	Received From and Received By	Location of Complainant	Nature of Complaint	Outcome	Status
					fluid was originated from the worksarea under HY/2009/19 was considered available. Nevertheless, the Contractor was reminded that paints stored on site shall be properly labelled and stored in sealed container at weather proof location to avoid potential spillage.	
151028	26 Oct 2015	A public complaint regarding construction noise impact referred by EPD was received by ET on 28 October 2015 (EPD Ref:H05/RS/00 027330-15 Dated 28 October 2015)	Construction Site next to ex-Wan Chai Ferry Pier	Operation of grab dredger at construction site near the ex- Wan Chai Ferry Pier from around 0100 to 0400 hours on 26 October 2015 caused noise nuisance.	According to the relevant site records under Contract HK/2009/02, from 01:00hrs to 04:00hrs on 26 October 2015, rock filling was conducted under Contractor of HK/2009/02 at WCR3 Area. Total one grab dredger was in operation. Mitigation measures including provision of steel sheeting screening to the power generation part of the grab dredger was implemented by the Contractor of HK/2009/02 and the relevant Construction Noise Permit GW-RS1121-15 for the concerned construction works was in place.  The construction activity conducted under Contract HK/2009/02 during the concerned period was in compliance with the statutory requirement. Nevertheless, the Contractor was reminded to upkeep the site control system for construction works carrying out at restricted hours and night time for Construction Noise Permit compliance in view of the nearby public concern.	The interim report would be submitted to EPD on 05 November 2015
151116	13 November 2015	A public complaint regarding water quality referred by EPD was received by ET on 16 November 2015 (EPD Ref: H05/RS/000291 26-15)	Construction Site at HKCEC and seafront outside Lung Wo Road	Muddy water was discharged from the construction site at HKCEC and dispersed to seafront outside Lung Wo Road on 13 November 2015 afternoon. The complainant also alleged that the deployment of the silt curtain did not follow the design requirement under the environmental permit that the curtain should be hanged to seabed level	Based on the site records, rock mound trimming works was conducted under Contract HK/2012/08 at HKECE2 area on 13 November 2015 and mitigation measures including provision of localized silt curtain around the works area was implemented by the Contractor. Follow-up inspection was conducted during weekly environmental inspection on 17 November 2015, both outer layer silt curtain and localized layer of silt curtain around the active works area were observed deployed while the localized silt curtain deployed around the marine works area was observed partially opened for marine access. Despite no muddy dispersion was generated around the localized silt curtain enclosed area, the Contractor was advised to promptly improve the condition of the silt curtain to ensure the effectiveness of the mitigation measure deployed and to ensure the silt curtain is closed after marine vessel movement.  Based on further review on the current construction stage at HKECE2, the dredging works and trench filling works were completed and filling works were conducted behind seawall or temporarily seawall in form of rockbund, the outer layer of silt curtain currently serves as the additional mitigation measure to	The interim investigation report would be submitted to EPD on 1 December 2015.



Complaint Log No.	Date of Complaint	Received From and Received By	Location of Complainant	Nature of Complaint	Outcome	Status
					the required silt curtain deployment for safeguarding the water quality in the area. To clarify for the current silt curtain arrangement, the Contractor was advised to submit an updated silt curtain deployment plan with respect to the latest silt curtain arrangement for the current construction stage. In addition, contaminated discharge at Culvert L originating from upstream locations was intermittently observed based on previous site records. Nevertheless, in view of the public concern, the Contractor was reminded to conduct regular checking on the condition and maintenance for the silt curtain deployed on site to ensure the effectiveness of the mitigation measure.  A joint meeting for the complaint was held amongst the EPD, WDII RSS team, the ET and the Contractor of HK/2012/08 on 24 November 2015 and a joint silt curtain diver inspection check amongst EPD, ET, IEC, WDII RSS and the Contractor was conducted on 27 November 2015 to confirm the silt curtain condition and the silt curtain deployed at the HKCEC2 water channel was found generally in order.  A public complaint regarding illegal disposal of construction	Interim
151117	Not specified	EPD complaint received by ET on 17 Novmeber 2015	Causeway Bay Typhoon Shelter	Improper handling or bentonite and marine sediment generated from construction works and contaminated discharge from water treatment plant into Victoria Habour	waste referred by EPD was received by ET on 17 November 2015. The complainant reported that over 10,000 m3 of bentonite after usage for construction of diaphragm wall was disposed of at Victoria Habour.  The Contractor recently deployed mobile crane to transfer the bentonite from mud pit on to works barge. The bentonite was then mixed with soil and transported to the Public Fill. During the course, seepage of slurry through grab generated drop off to marine waters and the soil mixing generated dust impact to nearby yacht club, typhoon shelter and affect nearby public and boats.  Disposal of dredged marine sediment was not carried out in accordance with the Management of Dredged/Excavated Sediment. Instead the marine sediment was covered by sand and soil and transported to the Public Fill.  White or greyish effluent was discharged directly into Victoria Habour marine waters from wastewater treatment plant on construction site.	investigation report submitted to EPD on 24 November 2015.  2nd interim investigation report submitted to EPD on 17 December 2015.  3rd interim investigation report submitted to EPD on 31 December 2015.  Final



Complaint Log No.	Date of Complaint	Received From and Received By	Location of Complainant	Nature of Complaint	Outcome	Status
					In response to the complaint concern, additional water quality monitoring and additional site inspections have been conducted by the ET and the investigation findings were included in the interim investigation reports separately submitted to the EPD. In addition, the ET and IEC have conducted checking on the waste disposal records and site construction records with the CWB RSS team to confirm the key construction activities during the concerned period and the quantities of inert C&D material disposed. Upon further review on relevant records and follow up inspections on the implementation of site measures, the final investigation would be issued.	investigation report to be submitted in January 2016.

## Appendix 7.1


**Construction Programme of Individual Contracts** 


### CEDD CONTRACT HK/2009/01 **CHUN WO - LEADER JOINT VENTURE** Activity ID Start Activity Name Finish Qtr 1 Qtr 2 Mar Jan Feb Apr HK/2009/01 - Revised Works Progress Rev. 6H ( Data Date: 20 Jan 16) Section 3 of the Works - CWB Tunnel, Slip Roads 2 & 3, Works in Area 8 CWB Tunnelling Works (Stage 1 : CH2947 - CH3045) Stage 1 - Tunnel Structure Works (Bay 1 to Bay 7 : Ch2947 - Ch 3045) Tunnel Structure at Stage 1A & 1B (CH2947 - CH3045) S3A-TS-2080 Backfilling to formation level for Stage 1B (CH 80 to CH 120) Backfilling to formation level for Stage 1B (CH 80 to CH 120) 200d 19/01/15 A 05/02/16 CWB Tunnelling Works (Stage 2 : Ch3045 - Ch3129) Stage 2 - Tunnel Structure Works (Bay 7 to Bay 10 : CH3045 - CH3129) S3B-TS-9000A Backfilling to Formation Level (CWB) - 12,000cu.m 29/12/15 A 05/02/16 Backfilling to Formation Level (CWB) - 12,000cu.m CWB Tunnelling Works (Stage 3 : Ch3129 - Ch3245) Stage 3 - Tunnel Structure Works (Bay 11 to Bay 20 : Ch3129 - Ch3245) Tunnel Structure at Stage 3A & 3B (CH3129 - CH3245) S3C-TS-2000E Bay 10 to Bay 13 Slip Road 3 Top Slab 15d 25/12/15 A 22/01/16 Bay 10 to Bay 13 Slip Road 3 Top Slab S3C-TS-2000E Bay 10 to Bay 13 Slip Road 3 Scaffold Removal 14d 23/01/16 05/02/16 Bay 10 to Bay 13 Slip Road 3 \$caffold Removal S3C-TS-2000E Bay 10 to Bay 13 Slip Road 3 Road Barrier 13d 06/02/16 18/02/16 Bay 10 to Bay 13 Slip Road 3 Road Barrier S3C-TS-2000L( Removal of 1st layer of strut/waling 9d 04/12/15 A 05/02/16 Removal of 1st layer of strut/waling S3C-TS-2000N Construction of Bay 10 Slip Road 3 Road Barrier 28/01/16 18/02/16 Construction of Bay 10 Slip Road 3 Road Barrier 7d Bay 14 CWB and Slip Road 3 Road Barrier S3C-TS-2030H Bay 14 CWB and Slip Road 3 Road Barrier 19/11/15 A 18/02/16 14d S3C-TS-2030K Backfilling to Road formation level from Bay 10 to Bay 14 12/01/16 A 05/02/16 ■ Backfilling to Road formation level from Bay 10 to Bay 14 S3C-TS-2090C Bay 15,16 & 17 Slip Road 3 Road Barrier 25/01/16\* 10/02/16 14d Bay 15,16 & 17 Slip Road 3 Road Barrier S3C-TS-2090D Bay 15,16 & 17 Slip Road 2 Road Barrier 25/01/16\* 10/02/16 Bay 15,16 & 17 Slip Road 2 Road Barrier 14d S3C-TS-2110E Removal Scaffold at Bay 18 to 20 13/01/16 A 05/02/16 Removal Scaffold at Bay 18 to 20 17d S3C-TS-2110F Bay 18, 19 & 20 CWB, Slip Road 3 and Slip Road 2 Road Barrier 06/02/16 14/02/16 Bay 18, 19 & 20 CWB, Slip Road 3 and Slip Road 2 Road Barrier S3C-TS-2150 Backfilling up to Future Road Formation for Bay 19 - Bay20 32d 06/04/16 07/05/16 CEDD CONTRACT NO. HK/2009/01 Date Revision Checked Appro... Page 1 of 2 Remaining Work Summa... 15-Sep-15 Master Programme 6H Actual Work Wan Chai Development Phase II - Central-Wan Chai Bypass at HKCEC (Contract 1) Progress Updated on 20 Jan 2016 執ASK filters: 3-Month (Works), Summary Bar 3-Month Rolling Prog. Critical Remaining Work WORKS PROGRAMME Rev.4 - 3 Month Programme starting from 20/01/16 蘯Print on: 25/01/16 08:57


### CEDD CONTRACT HK/2009/01 **CHUN WO - LEADER JOINT VENTURE** Activity ID Start Activity Name Finish Qtr 1 Qtr 2 Mar Jan Feb Apr Section 8 of the Works - Works in Area 6 (Utilities other than Watermains in Fenwick Pier Street) **Sewerage Works** S8-3010 Planter Reinstatement 29/07/15 A 05/02/16 Planter Reinstatement Road Reinstatement 05/02/16 S8-3020 21d 25/09/15 A Road Reinstatement Section 9 of the Works - Remaindar of the Works **Box Culvert Construction** S9-1070 Backfill the Temporary Water Channel from East to West (BG/BI Connection 30d 02/06/15 A 05/02/16 Backfill the Temporary Water Channel from East to West (BG/BI Connection Point at Water Chan Point at Water Channel) Reprovision of Expo Drive East Construction of Retaining Wall Extension to Top of Box Culvert Bay 7 01/03/16 01/02/16\* Construction of Retaining Wall Extension to Top of Box Culvert B S9-2060 30d Waterworks in Area 9 **Abandaned Pipes Removal** S9-7090 Zone A4-4 Abandoned Pipes P7/P9 Removal Works 30d 14/10/15 A 01/02/16 Zone A4-4 Abandoned Pipes P7/P9 Removal Works S9-7100 05/02/16 Zone X1-4a Abandoned Pipes P5 Removal Works/ grouting Zone X1-4a Abandoned Pipes P5 Removal Works/ grouting 14d 27/10/15 A Variation Order No.153 - Design and Construct CWB Bypass Tunnel from CH3246 to CH3278 Works at Area 8 - CWB Tunnel, Slip Roads 2 & 3, Works in Area 8 CWB Tunnelling Works (Stage 4: Ch3246 - Ch3278) Stage 4 - Tunnel Structure Works (Bay 21 to Bay 22 : CH3246 - CH3278) S4-TS-0005 Pile Head Fabrication 15d 18/01/16 A 23/01/16 Pile Head Fabrication S4-TS-0010 Bay 21 Base Slab 18/01/16 A 28/01/16 Bay 21 Base Slab Bay 22 Base Slab 21/01/16 04/02/16 Bay 22 Base Slab S4-TS-0020 10d S4-TS-0030 Removal of 3rd and 4th layer of Strut/Waling 05/02/16 04/03/16 28d Removal of 3rd and 4th layer of Strut/Waling Bay 21 & 22 Wall S4-TS-0040 Bay 21 & 22 Wall 15d 05/03/16 20/03/16 S4-TS-0050 Bay 21 & 22 Wall & OHVD Base Slab 15d 21/03/16 04/04/16 Bay 21 & 22 Wall S4-TS-0060 Bay 21 & 22 OHVD Wall Stem and Top Slab 15d 05/04/16 20/04/16 CEDD CONTRACT NO. HK/2009/01 Date Revision Checked Appro... Page 2 of 2 Remaining Work Summa... 15-Sep-15 Master Programme 6H Actual Work Wan Chai Development Phase II - Central-Wan Chai Bypass at HKCEC (Contract 1) Progress Updated on 20 Jan 2016 執ASK filters: 3-Month (Works), Summary Bar 3-Month Rolling Prog. Critical Remaining Work WORKS PROGRAMME Rev.4 - 3 Month Programme starting from 20/01/16 Milestone 蘯Print on: 25/01/16 08:57


### CEDD CONTRACT HK/2009/01 **CHUN WO - LEADER JOINT VENTURE** Activity ID Start **Activity Name** Finish Qtr 2 Jun Apr May Jul HK/2009/01 - Revised Works Progress Rev. 6H ( Data Date: 22 Apr 16) Section 3 of the Works - CWB Tunnel, Slip Roads 2 & 3, Works in Area 8 CWB Tunnelling Works (Stage 3 : Ch3129 - Ch3245) Stage 3 - Tunnel Structure Works (Bay 11 to Bay 20 : Ch3129 - Ch3245) Tunnel Structure at Stage 3A & 3B (CH3129 - CH3245) S3C-TS-2030K Backfilling to Road formation level from Bay 10 to Bay 14 12/01/16 A 01/04/16 A Backfilling to Road formation level from Bay 10 to Bay 14 Bay 15,16 & 17 Slip Road 2 Road Barrier S3C-TS-2090D1 Bay 15,16 & 17 Slip Road 2 Road Barrier 14d 17/03/16 A 23/03/16 A S3C-TS-2110F Bay 18, 19 & 20 CWB, Slip Road 3 and Slip Road 2 Road Barrier 15/02/16 A 23/03/16 A Bay 18, 19 & 20 CWB, Slip Road 3 and Slip Road 2 Road Barrier 9d S3C-TS-2150 Backfilling up to Future Road Formation for Bay 19 - Bay20 Backfilling up to Future Road Formation for Bay 19 - Bay20 32d 22/04/16 30/04/16 Section 8 of the Works - Works in Area 6 (Utilities other than Watermains in Fenwick Pier Street) Sewerage Works 16/05/16 S8-3010 Planter Reinstatement 29/07/15 A Planter Reinstatement S8-3020 Road Reinstatement 25/09/15 A 16/05/16 Road Reinstatement Section 9 of the Works - Remaindar of the Works **Reprovision of Expo Drive East** S9-2040 Completion of Area 9 Formation Works 0d 08/05/16 Completion of Area 9 Formation Works S9-2060 Construction of Retaining Wall Extension to Top of Box Culvert Bay 7 22/04/16\* 21/05/16 Construction of Retaining Wall Extension to Top of Box Culvert Bay 7 Variation Order No.153 - Design and Construct CWB Bypass Tunnel from CH3246 to CH3278 Works at Area 8 - CWB Tunnel, Slip Roads 2 & 3, Works in Area 8 CWB Tunnelling Works (Stage 4: Ch3246 - Ch3278) Stage 4 - Tunnel Structure Works (Bay 21 to Bay 22 : CH3246 - CH3278) Bay 21a, 21b 22 and 23 Wall 03/05/16 S4-TS-0040 15d 15/02/16 A Bay 21a, 21b 22 and 23 Wall Bay 21a, 21b 22 and 23 Wall & OHVD Base Slab S4-TS-0050 15d 04/05/16 22/05/16 Bay 21a, 21b 22 and 23 Wall & OHVD Base Slab S4-TS-0060 Bay 21a, 21b 22a and 22b OHVD Wall Stem and Top Slab 23/05/16 29/05/16 Bay 21a, 21b 22a and 22b OHVD Wall Stem and Top Slab 15d CEDD CONTRACT NO. HK/2009/01 Date Revision Checked Appro... Page 1 of 2 Remaining Work Summa.. 15-Sep-15 Master Programme 6H Actual Work Wan Chai Development Phase II - Central-Wan Chai Bypass at HKCEC (Contract 1) Progress Updated on 22 Apr 2016 執ASK filters: 3-Month (Works), Summary Bar 3-Month Rolling Prog. Critical Remaining Work WORKS PROGRAMME Rev.4 - 3 Month Programme starting from 22/04/16 Milestone 蘯Print on: 24/04/16 16:38


# CEDD CONTRACT HK/2009/01 **CHUN WO - LEADER JOINT VENTURE** Activity ID Activity Name Start Finish Qtr 2 Apr May Construction of Road Barrier and Backfilling to Formation Level from approx. 20d -4.0mPD to +2.5mPD (approx. 23,975cu.m) S4-TS-0070 30/05/16 19/06/16 Construction of Road Barrier and Backfill CEDD CONTRACT NO. HK/2009/01 Date Revision Checked Appro... Page 2 of 2 Summa... Remaining Work 15-Sep-15 Master Programme 6H Actual Work Wan Chai Development Phase II - Central-Wan Chai Bypass at HKCEC (Contract 1) Progress Updated on 22 Apr 2016 執ASK filters: 3-Month (Works), Summary Bar 3-Month Rolling Prog. Critical Remaining Work WORKS PROGRAMME Rev.4 - 3 Month Programme starting from 22/04/16 Milestone 蘯Print on: 24/04/16 16:38
















ID	Activity Name	Rem Dur	Start	Finish	ebruary	2016   March   April   May   Jur
1021-2086	Pier 41 (F6C) - Fixing Reinforcement for Crosshead Bottom Layer	2	16-Mar-16	17-Mar-16	14 2	1 28 06 13 20 27 03 10 17 24 01 08 15 22 29  ☐ Pier 41 (F6C) - Fixing Reinforcement for Crosshead Bottom Layer
1021-2087	Pier 41 (F6C) - Installation of case-in items	3	18-Mar-16	21-Mar-16	-	Pier 41 (F6¢) - Installation of case-in items
1021-2088	Pier 41 (F6C) - Fixing Reinforcement for Crosshead Upper Layer	2	22-Mar-16	23-Mar-16	-	☐ Pier 41 (F6C) - Fixing Reinforcement for Crosshead Upper Layer
1021-2089	Pier 41 (F6C) - Installation of tie-bolts	2	24-Mar-16	26-Mar-16	-	Pier 41 (F6C) - Installation of tie-bolts
1021-2090	Pier 41 (F6C) - Pouring concrete for crosshead	2	29-Mar-16	30-Mar-16	-	Pier 41 (F6C) - Pouring concrete for crosshead
1021-2091	Pier 41 (F6C) - Remove formwork and prepare construction joint	2	31-Mar-16	01-Apr-16		☐ Pier 41 (F6C) - Remove formwork and prepare construction joint
1021-2092	Pier 41 (F6C) - Remove formwork and scaffolding	2	07-Apr-16	08-Apr-16	-	☐ Pier 41 (F6C) - Remove formwork and scaffolding
1021-2093	Pier 41 (F6C) - Remove structural steel of falsework	3	09-Apr-16	12-Apr-16	-	Pier 41 (F6C) - Remove structural steel of falsework
1021-2120	Pier 41 (F6C) Install Bearing	9	02-Apr-16	13-Apr-16	-	Pier 41 (F6C) Install Bearing
1021-2161	Pier 42 (F7C) - Drill holes for steel rod (24nos 30mm dim)	2	03-Mar-16	04-Mar-16	-	Pier 42 (F7C) - Drill holes for steel rod (24nos 30mm dim)
1021-2162	Pier 42 (F7C) - Erection of UC at the bottom layer (305x305x158UC)	9	05-Mar-16	15-Mar-16		Pier 42 (F7C) - Erection of UC at the bottom layer (305x305x158UC)
1021-2163		4	16-Mar-16	19-Mar-16	-	Pier 42 (F7C) - Erection of UC at the 2nd layer (254x124 UB)
	Pier 42 (F7C) - Erection of UC at the 2nd layer (254x124 UB)	3		23-Mar-16	_	
1021-2164	Pier 42 (F7C) - Erection of Scaffolding		21-Mar-16		-	Pier 42 (F7C) - Erection of Scaffolding
	Pier 42 (F7C) - Place bottom formwork for working platform	4	24-Mar-16	30-Mar-16		Pier 42 (F7C) - Place bottom formwork for working platform
	Pier 42 (F7C) - Fixing Reinforcement for Crosshead Bottom Layer	2	31-Mar-16	01-Apr-16		☐ Pier 42 (F7C) - Fixing Reinforcement for Crosshead Bottom Layer
1021-2167	Pier 42 (F7C) - Installation of case-in items	3	02-Apr-16	06-Apr-16		Pier 42 (F7C) - Installation of case-in items
	Pier 42 (F7C) - Fixing Reinforcement for Crosshead Upper Layer	2	07-Apr-16	08-Apr-16		☐ Pier 42 (F7C) - Fixing Reinforcement for Crosshead Upper Layer
1021-2169	Pier 42 (F7C) - Installation of tie-bolts	2	09-Apr-16	11-Apr-16		Pier 42 (F7C) - Installation of tie-bolts
1021-2170	Pier 42 (F7C) - Pouring concrete for crosshead	2	12-Apr-16	13-Apr-16		☐ Pier 42 (F7C) - Pouring concrete for crosshead
1021-2171	Pier 42 (F7C) - Remove formwork and prepare construction joint	2	14-Apr-16	15-Apr-16		☐ Pier 42 (F7C) - Remove formwork and prepare construction joint
1021-2172	Pier 42 (F7C) - Remove formwork and scaffolding	1	20-Apr-16	20-Apr-16		Pier 42 (F7C) - Remove formwork and scaffolding
1021-2173	Pier 42 (F7C) - Remove structural steel of falsework	2	21-Apr-16	22-Apr-16		Pier 42 (F7C) - Remove structural steel of falsework
1021-2200	Pier 42 (F7C) Install Bearing	9	16-Apr-16	26-Apr-16		Pier 42 (F7C) Install Bearing
1021-2241	Pier 43 (F8C) - Drill holes for steel rod (24nos 30mm dim)	2	21-Mar-16	22-Mar-16		Pier 43 (F8C) - Drill holes for steel rod (24nos 30mm dim)
1021-2242	Pier 43 (F8C) - Erection of UC at the bottom layer (305x305x158UC)	5	23-Mar-16	30-Mar-16		Pier 43 (F8C) - Erection of UC at the bottom layer (305x305x158UC)
1021-2243	Pier 43 (F8C) - Erection of UC at the 2nd layer (254x124 UB)	3	31-Mar-16	02-Apr-16		Pier 43 (F8C) - Erection of UC at the 2nd layer (254x124 UB)
1021-2244	Pier 43 (F8C) - Erection of Scaffolding	3	05-Apr-16	07-Apr-16		Pier 43 (F8C) - Erection of Scaffolding
1021-2245	Pier 43 (F8C) - Place bottom formwork for working platform	5	08-Apr-16	13-Apr-16		Pier 43 (F8C) - Place bottom formwork for working platform
1021-2246	Pier 43 (F8C) - Fixing Reinforcement for Crosshead Bottom Layer	1	14-Apr-16	14-Apr-16		
1021-2247	Pier 43 (F8C) - Installation of case-in items	3	15-Apr-16	18-Apr-16		Pier 43 (F8C) - Installation of case-in items
1021-2248	Pier 43 (F8C) - Fixing Reinforcement for Crosshead Upper Layer	2	19-Apr-16	20-Apr-16		☐ Pier 43 (F8C) - Fixing Reinforcement for Crosshead Upper
1021-2249	Pier 43 (F8C) - Installation of tie-bolts	1	21-Apr-16	21-Apr-16		Pier 43 (F8C) - Installation of tie-bolts
1021-2250	Pier 43 (F8C) - Pouring concrete for crosshead	2	22-Apr-16	23-Apr-16		☐ Pier 43 (F8C) - Pouring concrete for crosshead
1021-2251	Pier 43 (F8C) - Remove formwork and prepare construction joint	2	25-Apr-16	26-Apr-16		☐ Pier 43 (F8C) - Remove formwork and prepare con
1021-2252	Pier 43 (F8C) - Remove formwork and scaffolding	3	30-Apr-16	03-May-16		Pier 43 (F8C) - Remove formwork and so
1021-2253	Pier 43 (F8C) - Remove structural steel of falsework	2	04-May-16	05-May-16	<del> </del>	☐ Pier 43 (F8C) - Remove structural ste
1021-2290	Pier 43 (F8C) Install Bearing	9	27-Apr-16	06-May-16		Pier 43 (F8C) Install Bearing
Pier 36 to 37						
1021-1640	Pier 36 (F1C) Install Bearing	0	11-Jan-16 A	26-Jan-16 A	aring	
	ļ					
	g Level of Effort Remaining Work				Contract	HY/2009/19 Page 6 of 13
Actual Le	ovel of Effort Critical Remaining Work		0.14			ramme(as at 20-Feb-2016)


















7				CAAD - M	1U67 Programme	Layeut											28-A	Apr-16 18
ity ID	Activity Name	Physical % Complete	Original Duration	Start	Finish	Total Float						_	016					
Y/2009/15 -	-Works Programme Update 20 April 2016						Jai	in F	eb Ma	г Ар	r May	Jun	Jul	Aug	Sep	Oct	Nov	De
Stage and Se	ection Completion									-			_					
KD_5745	KD10 - Completion of Section 5, (1863d)	100%	0d		25-Mar-16	4				◆ KD10	Completion of	f Section 5,	(1863d)					
KD_5740	KD9 - Completion of Section 4, (1739d)	0%	0d		22-Jul-16*	-385d							•	KD9 - Com	pletion of S	ection 4, (17	739d)	
KD_5750	KD11 - Completion of Section 6, (1949d)	0%	0d	11	30-Aug-16	-214d										Completion of	-	16, (19
TPCWAW			211															-
TPCWAW ELS	Works - East Section		_		_	_							1			_		_
S6_6180	East excavation to formation	100%	85d	18-Sep-15 A	24-Dec-15	4	East ex	xcavation	to formation									
S5_61070	Demolition of bulkhead wall TPCWAE/TPCWAW	100%	34d	06-Dec-15 A	09-Jan-16 /		- 0	Demolition	of bulkhead	wall TPCV	/AE/TPCWAV	v						
TPCWAW-CCT	RC Structure, Base Slab						-					_	-					_
S5_60600	Waterproofing + Base slab Bay 1 (incl. removal of 7th layer struts after casting of base slab)	100%	15d	03-Dec-15 A	23-Dec-15	4	Vaterp	proofing +	Base slab B	ay 1: (incl. r	emoval of 7th	layer struts	after castin	ng of base s	slab)			
S5_60620	Waterproofing + Base slab Bay 5	100%	11d	05-Dec-15 A	29-Dec-15	4	Wate	erproofing	+ Base slab	Bay 5								
S5_60625	Waterproofing + Base slab Bay 6	100%	11d	16-Dec-15 A	19-Jan-16 A			Water	roofing + Ba	ise slab Ba	y 6							
S5_60630	Waterproofing + Base slab Bay 7	100%	7d	07-Jan-16 A	05-Feb-167	A		v	/aterproofin	g + Base s	lab Bay 7							
S5_60635	Waterproofing + Base slab Bay 8	100%	6d	12-Jan-16 A	05-Feb-16 A			v	/aterproofin	g + Base s	lab Bay 8							
S5_61065	Waterproofing + Base slab Bay 9 (stitching with TPCWAE)	100%	6d	15-Jan-16 A	05-Feb-187	¥		v	Vaterproofing	g + Base s	ab Bay 9 (stite	hing with Ti	PCWAE)					
TPCWAW-CCT	RC Structure, Wall																	
S5_60675	Wall Bay 2 (+ repropping and removal of 5th & 6th struts)	100%	10d	10-Dec-15 A	05-Jan-16 A		w.	all Bay 2 (	+ repropping	and remo	val of 5th & 6t	h struts)						
S5_60680	Wall Bay 3 (+ repropping and removal of 5th & 6th struts)	100%	21d	10-Dec-15 A	07-Jan-16 A		= w	Vall Bay 3	+ reproppin	g and rem	oval of 5th & 6	th struts)						
S5_60670	Wall Bay 1 (+ repropping and removal of 5th & 6th struts)	100%	21d	15-Dec-15 A	10-Jan-16 A		- v	Wall Bay 1	(+ reproppir	ng and ren	oval of 5th &	6th struts)						
\$5_60685	Wall Bay 4 (+ repropping and removal of 5th & 6th struts)	100%	22d	20-Dec-15 A	11-Jan-16 A		- 1	Wall Bay	(+ reproppi	ng and rer	noval of 5th &	6th struts)						
S5_60690	Wall Bay 5 (+ removal of 5th strut)	100%	10d	02-Jan-16 A	29-Jan-16 A			Wa Wa	Bay 5 (+ re	moval of 5	th strut)							
S5_60695	Wall Bay 6 (+ removal of 5th strut)	100%	7d	21-Jan-16 A	25-Feb-16 A				Wall B	ay 6 (+ ren	noval of 5th st	rut)						
S5_60700	Wall Bay 7 (+ removal of 5th strut)	100%	8d	16-Feb-16 A	25-Feb-16 A				Wall B	ay 7 (+ ren	noval of 5th st	rut)						
S5_60705	Wall Bay 8 (+ removal of 5th strut)	100%	9d	16-Feb-16 A	25-Feb-16 A				Wall B	ay 8 (+ rer	noval of 5th st	rut)						
S5_61075	Wall Bay 9 (+ removal of 5th strut)	100%	8d	16-Feb-16 A	25-Feb-16 A				Wall B	ay 9 (+ ren	noval of 5th st	rut)						
TPCWAW -Main	ntenance Walkway											-						
\$6_9085	TPCWAW - Maintenance walkway / profile barrier	100%	23d	20-Dec-15 A	23-Mar-16 A					TPCW	W - Maintena	nce walkwa	y / profile b	parrier				
	Work 1 of 3						_											
Remaining  Actual Worl	***************************************					Date			ared by Qua evision	rtz Jequint	Checked	Appro	ved					
• Remaining	China State Constru	ction Engine	ering (Hon	g Kong) Ltd.		20-Apr-16 P		s Update			WC	WSL						
	naining Work Contract No. HY/2009/15 - Central Wan C	hai By Pase	- Tunnel /	Causeway Ray Tunk	noon Shalter	(1	pased or	n WP Re	N-3rd Sub	mission)								
♦ Milestone	- Schiller Wall	Section)	, anner (	outserray Day Typi	John Sheller				1 1 1 1 1			1						
Summary		21.70							_									
Actual Worl	k WORKS F	ROGRAMI	ME UPD	ATE														
			The second secon															



tivity ID	Activity Name	Physical %		Start	Finish	Total	2016											
		Complete	Duration			Float	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec
TPCWAW Ren	moval of Temporary Reclamation																	
S6_9140	Backfilling/Removal of ELS + Re charge water	0%	25d	30-Mar-16 A	07-May-16	-379d					Back	filling/Remov	val of ELS	+ Re charg	ge water			
S6_9105	Remove general fill/ seawall block (concurrent activities)	0%	25d	08-May-16	01-Jun-16	-379d				i I		Remove	e general	fill/ seawall !	block (conc	urrent activ	rities)	
S6_9120	Saw cut diaphragm wall	0%	102d	21-May-16	30-Aug-16*	-379d				E I					Saw cut	diaphragn	n wall	
\$6_7550	Completion of Section 6- (KD11), above - 20mPD	0%	0d		30-Aug-16	-214d				1					<ul><li>Comple</li></ul>	tion of Sec	tion 6- (KD	(11), abo
Works in Por	tion 11 under KD9 (incl. Reinstatement of Vertical Seawall)									1						1		
S6_9144	Reinstate vertical seawall (by marine plant)	0%	24d	18-Jun-16	15-Jul-16	-325d				1			R	einstate ver	tical seaws	ill (by marir	ne plant)	
S6_9147	Reinstate ground level at Portion 11	0%	6d	16-Jul-16	22-Jul-16	-325d								Reinstate	ground leve	at Portion	11	
S6_9148	Completion of KD9- Works in Portion 11	0%	Od		22-Jul-16	-385d				i				Completion	n of KD9- V	Vorks in Po	ortion 11	

1		Remaining Work
-		Adual Work
•		Remaining Work
	_	Critical Remaining Work
•	•	Milestone
	_	Summary
		Actual Work

3 of 3

China State Construction Engineering (Hong Kong) Ltd.

Contract No. HY/2009/15 - Central Wan Chai By Pass - Tunnel ( Causeway Bay Typhoon Shelter Section)

WORKS	PROGRAMME	UPDATE
-------	-----------	--------

Date	Revision	Revision Checked					
20-Apr-16	Progress Update	WC	WSL				
	(based on WP Rev. N-3rd Submission)						


	中國建
а	CHINA STATE CO

禁工程(事業)介限公司 CONSTRUCTION ENGINEERING HONG KONG LITE

#### **CHUN WO - CRGL JOINT VENTURE** CEDD CONTRACT HK/2009/02 Wan Chai Development Phase II - Central - Wan Chai Bypass at Wan Chai East (dd 9-Apr-15) 24-Feb-10 A 29-Aug-16 Programme Milestones (Revised up to EOTO No.10 Issued on 29-Nov-13) Soft Landscaping & Establishment Key Dates 0 20-Apr-15 20-Apr-15 Calendar Da Section 8C Works (1473 days) - Landscape Softworks in Area 8 (10-Feb-14) Section 8C, Works (1473 days) - Landscape Softworks in Area 8 (10-Feb-14) KDC0140 0 20-Apr-15\* Calendar Day KDC0150 Section 8D Works (1838 days) - Establishment Works in Area 8 (10-Feb-15) 0 20-Apr-15\* ♦ Section 8D Works (1838 days) - Establishment Works in Area 8 (10-Feb-15) Calendar Da ◆ Section 7 Works (831 days) - Box Culvert N1 & Works at Area 7 KDF0110 Section 7 Works (831 days) - Box Culvert N1 & Works at Area 7 0 04-May-15 Calendar Day PS0090 Possession of Portion 9 - Western Bulkhead (By HK/2009/01) 0 07-May-15\* Calendar Day ◆ Possession of Portion 9 - Western Bulkhead (By HK/2009/01) PRE0950 Permanent Diversion of Box Culvert M by HK/2009/01 0 20-Apr-15\* Calendar Day Permanent Diversion of Box Culvert M by HK/2009/01 PRF-SUB-1000B Temp Covered Walkway Capping Beam - Design Approval by AECOM 30 19-Jun-13 A 27-Apr-15 Calendar Da ■ Temp Covered Walkway Capping Beam - Design Approval by AECOM PRE-SUB-1010B Temp Covered Walkway Cover System (PS30.5) - Design Approval by AECOM 30 12-Jun-14 A 27-Apr-15 Calendar Day Temp Covered Walkway Cover System (PS30.5) - Design Approval by AECOM CSD for CWB Tu 835 08-Jun-13 A 19-Jun-15 Calendar Da PRF-CSD-2030B Tunnel Portion 2 - Redes igned CWB Tunnel Structure Design Submission Approval by AECO 60 16-Nov-13 A 20-May-15 Calendar Da Tunnel Portion 2 - Redesigned CWB Tunnel Structure Design Submission Approval by AECOM Tunnel Portion 3&4 - Redesigned Temp D-Wall Submission Approval by AECOM & GEO PRE-CSD-3000B 30 08-Jun-13 A 30-Apr-15 Tunnel Portion 3&4 - Redesigned Temp: D-Wall Submission Approval by AECO M & GEO PRE-CSD-3010B Tunnel Portion 3&4 - ELS Submission Approval by AECOM & GEO Tunnel Portion 3&4 - ELS Submiss ion Approval by AECOM & GEO 60 17-Jan-14 A 20-May-15 Calendar Da Tunnel Portion 5 - Temp D-Wall Submission Approval by AECOM & GEO PRE-CSD-5000B Tunnel Portion 5 - Temp D-Wall Submission Approval by AECOM & GEO 60 15-Aug-13 A 20-May-15 Calendar Day PRF-CSD-5010B Tunnel Portion 5 - ELS Submission Approval by AECOM & GEO 60 09-Apr-15 A 19-Jun-15 Calendar Da ■ Tunnel Portion 5 - ELS Submission Approval by AECOM & GEO Tunnel Portion 6 - ELS Submission Approval by AECOM & GEO PRE-CSD-6010B Tunnel Portion 6 - ELS Submission Approval by AECOM & GEO 09-Apr-15 A 19-Jun-15 GRP Roof Panel for Temp Covered Walkway (Type 2) PRF-PRO-1100B 60 15-Jun-14 A 11-May-15 Calendar Da GRP Roof Panel for Temp Covered Walkway (Type 2) S3-0070-1499 Reinstatement of armour rock, retaining walls & new covered walkway along Expo Drive East 254 11-Aug-12 A 20-May-15 HK Working Reinstatement of armour rock, retaining walls & new covered walkway along Expo Drive East Box Culvert N1 & Flood Relief System ABWF Works 30 21-Apr-15 20-May-15 S7-TB-3100 Landscaping Works 30 21-Apr-15 20-May-15 Calendar Day I andscaping Works 29-Oct-14 A S7-TB-4100 22kV Cable across HHR to Transformer Building by HEC 45 29-Oct-14 A 22-Apr-15 22kV Cable across HHR to Transformer Building by HEC Transformer Installation by HEC S7-TB-4300 Transformer Installation by HEC 30 10-Apr-15 A 30-Apr-15 Calendar Day S7-TB-4400 Engerization of Transformer 7 01-May-15 07-May-15 Calendar Day Engerization of Transformer 25-Mar-15 A 04-May-15 S7-TB-9000 WSD Inspection & Water Cert Approval 14 25-Mar-15 A 04-May-15 WSD Inspection & Water Cert Approval Calendar Day S7-TB-9100 FSD Inspection & Fire Cert Approval FSD Inspection & Fire Cert Approval 14 25-Mar-15 A 04-May-15 Calendar Day Section 8A of the Works - Reprovisioning of Wan Chai Ferry Pier in Area 8 28-Oct-13 A 30-Apr-15 120 28-Oct-13 A 30-Apr-15 Calendar Da S8B-FP-01100 Roof Finishes & Misc. ABWF Installation 120 28-Oct-13 A 30-Apr-15 Calendar Day Roof Finishes & Misc. ABWF Installatio Section 9B of the Works - CWB Tunnel Structure (CH3400 - CH37 CWB Structural Works S9B-T1-B6-1120 Wall (Middle Late Cast) - Rebar Fixing Wall (Middle Late Cast) - Rebar Fixing 4 15-May-15 19-May-15 HK Working S9B-T1-B6-1130A Wall (Middle Late Cast) - Formwork 20-May-15 22-May-15 HK Working Wall (Middle Late Cast) - Formwork S9B-T1-B6-1130B Wall (Middle Late Cast) - Concrete 23-May-15 23-May-15 HK Working Wall (Middle Late Cast) - Concrete 3 24-May-15 26-May-15 S9B-T1-B6-1140 Wall (Middle Late Cast) - Curing & Formwork Removal Wall (Middle Late Cast) - Curing & Formwork Removal Calendar Da Bulk Head Demolition between TP1 & TP2 @ CH3500 (By Wire cut & Sawcut & Robot) S9B-T2-5030 Bulk Head Demolition between TP1 & TP2 @ CH3500 (By Wirecut & Sawcut & Robot) 21 13-Apr-15 A 14-May-15 HK Working S9B-T2-5040 Dismantle the working platform 15-May-15 16-May-15 HK Working Dismantle the working platform S9B-T2-5050 Strut S4 (Gridline 9B to Gridline 10) Removal 2 18-May-15 19-May-15 HK Working Strut S4 (Gridline 9B to Gridline 10) Removal S9B-T2-B1-3110 Wall (South) - Formwork & Concrete 20-Apr-15 A 22-Apr-15 HK Working Wall (South) - Formwork & Concrete HK Working S9B-T2-B1-3120 Wall (North) - Formwork & Concrete 20-Apr-15 A 22-Apr-15 Wall (North) - Formwork & Concrete S9B-T2-B1-3140 Wall (South) - Curing & Formwork Removal Wall (South) - Curing & Formwork Remova 23-Apr-15 25-Apr-15 Calendar Da S9B-T2-B1-3150 Wall (North) - Curing & Formwork Removal 23-Apr-15 25-Apr-15 Wall (North) - Curing & Formwork Removal Calendar Day S9B-T2-B1-3160 OHVD Base Slab - Scaffolding Erection 18-Apr-15 A 28-Apr-15 HK Working OHVD Base Slab - Scaffolding Frection HK Working S9B-T2-B1-3170 OHVD Base Slab - Water proofing to Upper Side Wall 29-Apr-15 04-May-15 OHVD Base Slab - Water proofing to Upper Side Wall HK Working S9B-T2-B1-3180 OHVD Base Slab - Formwork 05-May-15 15-May-15 OHVD Base Slab - Formwork S9B-T2-B1-3190 OHVD Base Slab - Rebar Fixing 16-May-15 20-May-15 OHVD Base Slab - Rebar Fixing **HK Working** S9B-T2-B1-3200 OHVD Base Slab - Concrete, Curing & Formwork Dismantling 14 21-May-15 03-Jun-15 Calendar Da OHVD Base Slab - Concrete, Curing & Formwork Dismantling S9B-T2-B1-3210 OHVD Hanger Wall - Formwork, Rebar & Concrete 3 26-May-15 28-May-15 HK Working OHVD Hanger Wall - Formwork, Rebar & Concrete Date Checked Approved Remaining Work CEDD CONTRACT NO. HK/2009/02 Page 1 of 3 20-Apr-15 3MRP Actual Work TASK filter: 3-Month Rolling. Wan Chai Development Phase II - Central-Wan Chai Bypass at Wan Chai 20-Sep-14 Revised WP 俊和-中國中鐵聯營 CHUN WO-CRGL JOINT VENTURE Summary Bar Print on: 23-Apr-15 09:36 East (Contract 2) Critical Remaining Work 3-MONTH ROLLING PROGRAMME (dd 20-Apr-15) Milestone

#### CEDD CONTRACT HK/2009/02 **CHUN WO - CRGL JOINT VENTURE** S9B-T2-B1-3220 Roof - Scaffolding Erection for Roof Roof - Scaffolding Erection for Roof 04-Jun-15 11-Jun-15 **HK Working** S9B-T2-B1-3230 Roof - Formwork 12-Jun-15 23-Jun-15 HK Working Roof - Formwork Roof - Rebar Fixing Roof - Rebar Fixing SQR-T2-R1-3240 10 24-Jun-15 06-Jul-15 HK Working S9B-T2-B1-3250 Roof - Concrete & Curing 07-Jul-15 21-Jul-15 Calendar Da Roof - Concrete & Curing HK Working S9B-T2-B2-3060 Wall (South) - Formwork & Concrete 3 27-Apr-15 29-Apr-15 Wall (South) - Formwork & Concrete S9B-T2-B2-3070 Wall (North) - Formwork & Concrete Wall (North) - Formwork & Concrete 27-Apr-15 29-Apr-15 HK Working S9B-T2-B2-3090 Wall (South) - Curing & Formwork Removal 30-Apr-15 02-May-15 Wall (South) - Curing & Formwork Removal Calendar Da Wall (North) - Curing & Formwork Removal S9B-T2-B2-3100 Wall (North) - Curing & Formwork Removal 3 30-Apr-15 02-May-15 Calendar Day HK Working S9B-T2-B2-3110 OHVD Base Slab - Scaffolding Erection 04-May-15 13-May-15 OHVD Base Slab - Scaffolding Erection OHVD Base Slab - Waterproofing to Upper Side Wall S9B-T2-B2-3120 OHVD Base Slab - Water proofing to Upper Side Wall 14-May-15 18-May-15 HK Working OHVD Base Slab - Formwork S9B-T2-B2-3130 OHVD Base Slab - Formwork 19-May-15 30-May-15 10 HK Working S9B-T2-B2-3140 OHVD Base Slab - Rebar Fixing 01-Jun-15 04-.lun-15 HK Working OHVD Base Slab - Rebar Fixing S9B-T2-B2-3150 OHVD Base Slab - Concrete, Curing & Formwork Dismantling OHVD Base Slab - Concrete, Curing & Formwork Dismantling 14 05-Jun-15 18-Jun-15 Calendar Da S9B-T2-B2-3160 OHVD Hanger Wall - Formwork, Rebar & Concrete 08-Jun-15 10-Jun-15 HK Working OHVD Hanger Wall - Formwork, Rebar & Concrete S9B-T2-B2-3170 Roof - Scaffolding Frection for Roof Roof - Scaffolding Frection for Roof 19-Jun-15 27-.lun-15 HK Working HK Working S9B-T2-B2-3180 Roof - Formwork 29-Jun-15 09-Jul-15 Roof - Formwork S9B-T2-B2-3190 Roof - Rebar Fixing 10-Jul-15 21-Jul-15 HK Working Roof - Rebar Fixing S9B-T2-B3-3060 Wall (South) - Formwork & Concrete 04-May-15 06-May-15 Wall (South) - Formwork & Concrete 3 HK Working Wall (North) - Formwork & Concrete S9B-T2-B3-3070 04-May-15 06-May-15 Wall (North) - Formwork & Concrete HK Working S9B-T2-B3-3080 Wall (Middle) - Curing & Formwork Removal 20-Apr-15 A 22-Apr-15 Calendar Da Wall (Middle) - Curing & Formwork Removal 3 Wall (South) - Curing & Formwork Removal S9B-T2-B3-3090 07-May-15 Wall (South) - Curing & Formwork Removal 09-May-15 Calendar Day S9B-T2-B3-3100 Wall (North) - Curing & Formwork Removal 07-May-15 09-May-15 Calendar Da Wall (North) - Curing & Formwork Removal S9B-T2-B3-3110 OHVD Base Slab - Scaffolding Erection OHVD Base Slab - Scaffolding Erection 14-May-15 23-May-15 HK Working OHVD Base Slab - Water proofing to Upper Side Wall S9B-T2-B3-3120 OHVD Base Slab - Water proofing to Upper Side Wall 26-May-15 29-May-15 HK Working HK Working S9R-T2-R3-3130 OHVD Base Slab - Formwork 10 30-May-15 10-Jun-15 OHVD Base Slab - Formwork S9B-T2-B3-3140 OHVD Base Slab - Rebar Fixing OHVD Base Slab - Rebar Fixing 11-Jun-15 15-Jun-15 **HK Working** S9B-T2-B3-3150 OHVD Base Slab - Concrete, Curing & Formwork Dismantling OHVD Base Slab - Concrete, Curing & Formwork Dismantling 14 16-Jun-15 29-Jun-15 Calendar Da S9B-T2-B3-3160 OHVD Hanger Wall - Formwork, Rebar & Concrete OHVD Hanger Wall - Formwork, Rebar & Concrete 3 19-Jun-15 23-Jun-15 HK Working S9B-T2-B3-3170 Roof - Scaffolding Erection for Roof 30-Jun-15 08-Jul-15 HK Working Roof - Scaffolding Erection for Roof S9B-T2-B3-3180 Roof - Formwork 09-Jul-15 18-Jul-15 HK Working Roof - Formwork Wall (North) - Rebar Fixing S9R-T2-R4-3040 3 21-Apr-15 23-Apr-15 HK Working Wall (North) - Rebar Fixing S9B-T2-B4-3050 Wall (Middle) - Formwork & Concrete 23-Apr-15 25-Apr-15 HK Working Wall (Middle) - Formwork & Concrete S9B-T2-B4-3060 Wall (South) - Formwork & Concrete 13-May-15 HK Working Wall (South) - Formwork & Concrete 11-May-15 S9B-T2-B4-3070 Wall (North) - Formwork & Concrete 11-May-15 13-May-15 HK Working Wall (North) - Formwork & Concrete S9B-T2-B4-3080 Wall (Middle) - Curing & Formwork Remova 26-Apr-15 28-Apr-15 Calendar Da Wall (Middle) - Curing & Formwork Removal S9B-T2-B4-3090 Wall (South) - Curing & Formwork Removal 14-May-15 16-May-15 Calendar Day Wall (South) - Curing & Formwork Removal S9B-T2-B4-3100 Wall (North) - Curing & Formwork Removal Wall (North) - Curing & Formwork Removal 14-May-15 16-May-15 Calendar Day HK Working S9R-T2-R4-3110 OHVD Base Slab - Scaffolding Erection 26-May-15 04-.lun-15 OHVD Base Slab - Scaffolding Erection S9B-T2-B4-3120 OHVD Base Slab - Water proofing to Upper Side Wall OHVD Base Slab - Water proofing to Upper Side Wall 05-Jun-15 09-Jun-15 HK Working S9B-T2-B4-3130 OHVD Base Slab - Formwork 10-Jun-15 HK Working OHVD Base Slab - Formwork 22-Jun-15 S9B-T2-B4-3140 OHVD Base Slab - Rebar Fixing OHVD Base Slab - Rebar Fixing 23-Jun-15 26-Jun-15 HK Working S9B-T2-B4-3150 OHVD Base Slab - Concrete, Curing & Formwork Dismantling 14 27-Jun-15 10-Jul-15 Calendar Da OHVD Base Slab - Concrete, Curing & Formwork I S9B-T2-B4-3160 OHVD Hanger Wall - Formwork, Rebar & Concrete 30-Jun-15 03-Jul-15 HK Working OHVD Hanger Wall - Formwork, Rebar & Concrete Roof - Scaffolding Erection for Roof Roof - Scaffolding Erection for Roof S9B-T2-B4-3170 HK Working 11-Jul-15 18-Jul-15 S9B-T2-B5-3010 Wall (Middle) - Rebar Fixing Wall (Middle) - Rebar Fixing 21-Apr-15 24-Apr-15 HK Working S9B-T2-B5-3030 Wall (Sputh) - Rebar Fixing Wall (South) - Rebar Fixing 21-Apr-15 23-Apr-15 HK Working S9B-T2-B5-3040 Wall (North) - Rebar Fixing Wall (North) - Rebar Fixing 21-Apr-15 23-Apr-15 **HK Working** 02-May-15 HK Working S9B-T2-B5-3050 Wall (Middle) - Formwork & Concrete 29-Apr-15 Wall (Middle) - Formwork & Concrete S9B-T2-B5-3060 Wall (South) - Formwork & Concrete 18-May-15 20-May-15 HK Working Wall (South) - Formwork & Concrete S9B-T2-B5-3070 Wall (North) - Formwork & Concrete Wall (North) - Formwork & Concrete 18-May-15 20-May-15 HK Working S9B-T2-B5-3080 Wall (Middle) - Curing & Formwork Removal 03-May-15 05-May-15 Calendar Da Wall (Middle) - Curing & Formwork Removal S9B-T2-B5-3090 Wall (South) - Curing & Formwork Removal Wall (South) - Curing & Formwork Removal 21-May-15 23-May-15 Calendar Da S9B-T2-B5-3100 Wall (North) - Curing & Formwork Removal 21-May-15 23-May-15 Wall (North) - Curing & Formwork Removal Calendar Day OHVD Base Slab - Scaffolding Erection S9B-T2-B5-3110 OHVD Base Slab - Scaffolding Erection 05-Jun-15 15-Jun-15 HK Working S9B-T2-B5-3120 OHVD Base Slab - Water proofing to Upper Side Wall 16-Jun-15 19-Jun-15 HK Working OHVD Base Slab - Water proofing to Upper Side Wall S9B-T2-B5-3130 OHVD Base Slab - Formwork 22-Jun-15 03-Jul-15 OHVD Base Slab - Formwork S9B-T2-B5-3140 OHVD Base Slab - Rebar Fixing OHVD Base Slab - Rebar Fixing 04-Jul-15 08-Jul-15 HK Working OHVD Base Slab - Concrete, Curir S9B-T2-B5-3150 OHVD Base Slab - Concrete, Curing & Formwork Dismantling 14 09-Jul-15 22-Jul-15 Calendar Da S9B-T2-B5-3160 OHVD Hanger Wall - Formwork, Rebar & Concrete OHVD Hanger Wall - Formwork, Rebar & Co 13-Jul-15 15-Jul-15 HK Working Base Slab - Waterproofing S9B-T2-B6-1010 19-May-15 4 15-May-15 HK Working Base Slab - Waterproofing HK Working S9B-T2-B6-1020 Base Slab - Formwork & Rebar Fixing 14 20-May-15 05-Jun-15 Base Slab - Formwork & Rebar Fixing S9B-T2-B6-1030 Base Slab - Concrete & Curing 06-Jun-15 10-Jun-15 Base Slab - Concrete & Curing Calendar Day S9B-T2-B6-3000 Wall (South) - Waterproofing Wall (South) - Waterproofing 11-Jun-15 15-Jun-15 **HK Working** Wall (Middle) - Rebar Fixing HK Working S9B-T2-B6-3010 11-Jun-15 15-Jun-15 Wall (Middle) - Rebar Fixing S9B-T2-B6-3020 Wall (North) - Waterproofing 4 11-Jun-15 15-Jun-15 HK Working Wall (North) - Waterproofing Date Checked Approved Remaining Work CEDD CONTRACT NO. HK/2009/02 Page 2 of 3 20-Apr-15 3MRP Actual Work TASK filter: 3-Month Rolling Wan Chai Development Phase II - Central-Wan Chai Bypass at Wan Chai 20-Sep-14 Revised WP 俊和-中國中鐵聯營 CHUN WO-CRGL JOINT VENTURE Summary Bar Print on: 23-Apr-15 09:36 East (Contract 2) Critical Remaining Work 3-MONTH ROLLING PROGRAMME (dd 20-Apr-15) Milestone

#### CEDD CONTRACT HK/2009/02 **CHUN WO - CRGL JOINT VENTURE** S9B-T2-B6-3030 Wall (South) - Rebar Fixing Wall (South) - Rebar Fixing 16-Jun-15 18-Jun-15 HK Working S9B-T2-B6-3040 Wall (North) - Rebar Fixing 16-Jun-15 18-Jun-15 HK Working Wall (North) - Rebar Fixing S9B-T2-B6-3050 Wall (Middle) - Formwork & Concrete 16-Jun-15 18-Jun-15 HK Working Wall (Middle) + Formwork & Concrete S9B-T2-B6-3060 Wall (South) - Formwork & Concrete Wall (South) - Formwork & Concrete 19-Jun-15 23-Jun-15 HK Working S9B-T2-B6-3070 Wall (North) - Formwork & Concrete Wall (North) - Formwork & Concrete 19-Jun-15 23-Jun-15 HK Working S9B-T2-B6-3080 Wall (Middle) - Curing & Formwork Removal 19-Jun-15 21-Jun-15 Calendar Da Wall (Middle) - Curing & Formwork Removal S9B-T2-B6-3090 Wall (South) - Curing & Formwork Removal 24-Jun-15 26-Jun-15 Wall (South) - Curing & Formwork Removal S9B-T2-B6-3100 Wall (North) - Curing & Formwork Removal 24-Jun-15 26-Jun-15 Wall (North) - Curing & Formwork Removal Calendar Day OHVD Base Slab - Scaffolding Erection S9B-T2-B6-3110 OHVD Base Slab - Scaffolding Erection 27-Jun-15 08-Jul-15 HK Working S9B-T2-B6-3120 OHVD Base Slab - Water proofing to Upper Side Wall 09-Jul-15 13-Jul-15 HK Working OHVD Base Slab - Water proofing to Upper Side S9B-T2-B6-3130 OHVD Base Slab - Formwork OHVD Base Slab - Formwork 14-Jul-15 24-Jul-15 HK Working I Portion 3 & T S9B-T34-1700 Tunnel Portion 3 & 4 Pumping test 7 18-Apr-15 A 25-Apr-15 HK Working Tunnel Portion 3 & 4 Pumping test 250 11-Mar-15 A 19-Jan-16 CWB Structural V S9B-T34-2000B Tunnel Portion 3 & 4 Excavation (200,000m3 soil @800m3/d) & ELS 250 11-Mar-15 A 19-Jan-16 HK Working VB Tunnel Structure (CH3246 - CH3400) S10-T6-1020 Tunnel Portion 6 Bored Pile - 13nr. (2 sets @ 14d/pile) 90 07-May-15 22-Aug-15 HK Working Section 11 of the Works - Remainder of Works S11-R3-1210B Air lifting for removal of sunken objects (VO203) 138 13-Feb-15 A 30-Jun-15 Calendar Day Air lifting for removal of sunken objects (VO203) S11-R3-1210C Removal of sunken objects 92 01-Jul-15 30-Sep-15 Calendar Day







CEDD CONTRACT NO. HK/2009/02

Wan Chai Development Phase II - Central-Wan Chai Bypass at Wan Chai

East (Contract 2)

3-MONTH ROLLING PROGRAMME (dd 20-Apr-15)

Date	Revision	Checked	Approved	
20-Apr-15	3MRP			
20-Sep-14	Revised WP			TA
				Prii

Page 3 of 3

TASK filter: 3-Month Rolling.
Print on: 23-Apr-15 09:36

Page 1 of .

CEDD CONTRACT HK/2009/02

# CEDD CONTRACT HK/2009/02

	Activity Name	On	Dur	Scheduled Actual Start	Actual Finish	Total Fost Calendar	2015	2016
					11.00		Dec	Jan Feb Mar Apr
S9B-T34-B3-1020	Base Slab - Rebar Fixing	7	7	08-Feb-16	14-Feb-16	-680 Calendar Day		Base Slab - Rebar Fixing, Base Slab - Reber Fixing
S98-T34-B3-1030	Base Slab - Concrete		1	15-Feb-16	15-Feb-16	-662 Calendar Day		Base Slab - Concrete, Base Slab - Concrete
S9B-T34-B3-1040	Base Slab - Curing		4	16-Feb-16	19-Feb-16	-662 Calendar Day		Base Slub - Curing, Base Slab - Curing
S9B-T34-B3-1150	Wall (Middle) - Rebar Fixing & Working Platform	. 4	4	15-Mar-16	18-Mar-16	-657 Calendar Day		Wall (Middle) + Rebar Fixing & Warking
S98-T34-B4-1000	Base Stati - Trim Bored Pile & Blinding	7	7	11-Feb-tii	17-Feb-16	-677 Calendar Day		Base Slab - Trim Bored Pile & Blinding, Base Slab - Trim Bored Pile & Blind
S9B-T34-B4-1010	Base Slatt - Waterproofing	4	4	18-Feb-16	21-Feb-16	-677 Calendar Day		Base Slab - Waterproofing, Base Slab - Waterproofing
S9B-T34-B4-1020	Base Stab - Rebar Fixing	7	7	25-Feb-16	02-Mar-16	-680 Calendar Day		Base Stab - Rebar Fixing, Base Stab - Rebar Fixing
S9B-T34-B4-1030	Base Slab - Concrete	1	1	03-Mar-16	03-Mar-16	-679 Calendar Day		Base Sleb - Concrete, Base Slab - Concrete
59B-T34-B4-1040	Base Slab - Curing	4		04-Mar-15	07-Mar-16	-679 Calendar Day		Base Steb - Curing, Base Stisb - Curing
lay 5					-			A STAN AND AND AND AND AND AND AND AND AND A
S9B-734-85-1000	Base Slab - Trim Bored Pile & Blinding	7		16-Feb-16	23-Feb-16	-668 Calendar Day		Base Stab - Trim Bored Pile & Blinding, Base Stab - Trim Bored Pile
S9B-T34-B5-1010	Base Stati - Waterproofing	14.	4.	23-Feb-18	27-Feb-16	-668 Calendar Day		Base Stab - Waterproofing, Base Stab - Waterproofing
S9B-T34-86-1000	Base Slab - Trim Bored P&s & Blinding	7	7	26-Feb-16	04-Mar-18	-666 Calendar Day		Base Slab - Trim Bored Pile & Blinding, Base Slab - Trim
S9B-T34-86-1010	Base Slab - Waterproofing	4	4:	04-Mar-16	08-Mar-16	-665 Calendar Day		Base Slab - Waterproofing, Base Slab - Waterproof
lay 7								
98-T34-B7-1000	Base Slab - Trim Bored Pile & Blinding	7		13-Feb-16	20-Feb-18	-672 Calendar Day		Base Stab - Trim Bared Pile & Blinding, Base Stab - Trim Bored Pile & B
598-T34-87-1010	Base Slab - Waterproofing			20-Feb-16	24-Feb-16	-672 Calendar Day		Base Slab - Waterproofing, Base Slab - Waterproofing
S98-T34-B7-1020	Base Slab - Rebar Fixing	7	7	03-Mar-16	09-Mar-16	-680 Calendar Day		Base Slab - Rebar Fixing, Base Slab - Rebar Fixing
S98-T34-B8-1000	Base Slab - Trim Bored Pile & Blinding	7	7	19-Feb-16	26+Feb-16	-566. Calendar Day		Base Slab - Trim Bored Pile & Blinding, Base Slab - Trim Bored
S98-T34-B8-1010	Base Slab - Waterproofing	4	4	26-Feb-16	01-Mar-16	-665 Calendar Day		Base Slab - Waterproofing, Base Stab - Waterproofing
lay 9								
S98-T34-B9-1000	Base Stab - Trim Bored Pile & Blinding	7		04-Mar-16	11-Ma/-16	-666 Calendar Day		Base Slab - Thm Bornd Pile & Blinding, Base S
S98-T34-B9-1010	Base Slab - Waterproofing	9	4	11-Mar-16	15-Mar-16	-665 Calendar Day		Base Slab - Waterproofing, Base Slab - W
S98-T34-B10-1000	Base Slab - Trim Bored Pile & Binding	1	7	15-Mar-16	22-Mar-16	-666 Calendar Day		Base Slab - Trim Bored Pile & Bla
Bay 11	Annual Plants - William Plants - William - Wil	7	7	08-Atar-16	15-Mar-16	-666 Calendar Day		Basa Slab - Trim Borad Pile & Binding, Ba
598-T34-B11-1000 598-T34-B11-1010	Base Stab - Trim Bored Pile & Blinding			15-Mar-16	19-Mar-16	-664 Calendar Day		Base Slab - Waterproofing, Base Slab
598-134-811-1010	Base Slab - Waterproofing	4	-	12-14887-15	19-Mar-10	+664 Calendar Day		dase state - yvater proofing, base state
59B-T34-B13-1000	Base Slab - Trim Bored Pile & Blinding	1	7	13-Feb-16	20-Feb-16	-823 Calendar Day		Base Stab - Trim Bored Pile & Blinding, Base Stab - Trim Bored Pile & B
S98-T34-B13-1010	Base Slab - Waterproofing	4.	4	20-Feb-16	24-Feb-16	-623 Calendar Day		Base Slab - Waterproofing, Base Slab - Waterproofing
S9B-T34-B13-1020	Base Slab - Rebar Fixing	7	7	24-Feb-16	02-Mar-16	-823 Calendar Day		Base Slab - Rebar Fixing, Base Slab - Rebar Fixing
S98-T34-B13-1030	Base Slab - Concrete	1	1	02-Mar-16	03-Mar-16	-623 Calendar Day		Base Slab - Concrete, Base Slab - Concrete
S98-T34-B13-1040	Base Siab - Curing	-4	. 4	03-Mur-16	07-Mar-16	-623 Calendar Day		Base Slab - Curing, Base Slab - Curing
Say 14	Market State of the Control of the C	100			-			
S98-T34-B14-0990	Base Stab - Trim Bored Pile & Blinding	7		20-Feb-16	27-Feb-16	-606. Calendar Day		Base Slab - Trim Bored Pile & Blinding, Base Slab - Trim Bored
S9B-T34-B14-1000	Base Stab - Waterproofing	4		29-Feb-16	04-Mar-18	-802 Calendar Day		Base Slab - Waterproofing, Base Slab - Waterproofing
S98-T34-B14-1010	Base Stab - Rebat Fixing	10	10	D4-Mar-16	14-Mar-16	-594 Calendar Day		Base Slab - Rebar Fiving, Base Slab - Reb
S9B-T34-B15-0990	Base Stab - Trim Bored Pite & Blinding	7	7	27-Feb-16	05-Mar-16	-606 Calendar Day		Base Stab - Trim Bored Pile & Blinding, Base Stab - Tr
59B-T34-B15-1000	Base Slab - Waterproofing	4		05-Mar-16	09-Mar-16	-603 Calendar Day		Base Stab - Waterproofing, Base Stab - Waterpro
S9B-T34-B15-1010	Base Stap - Rebar Fixing	7		09-Mar-16	16-Mar-16	-596 Calendar Day		Base Slab - Rebar Fixing, Base Slab - Ri
9ay 16				-				
S9B-T34-B16-0990	Base Slab - Trim Bored Pile & Blinding	7	. 7	05-Mar-16	12-Mar-16	-606 Calendar Day		Base State Trim Boyld Par & Blinding, Base
S9B-T34-B16-1000	Base Slab - Waterproofing	A.	4	12-Mar-16	15-Mar-16	-606 Calendar Day		Base Slab - Waterproofing, Base Stab -
S9B-T34-B16-1010	Base Slab - Rebar Fixing	10	10	16-Mar-16	26-Mar+16	-606 Calendar Day		Base Slab - Rebar Flying, Ba
S98-T34-B17-0990	Base Slab - Trim Bored Pile & Blinding	-	- 1	20-Feb-16	27-Feb-16	-599 Calendar Day		Base Slab - Trim Bored Pile & Brinding, Base Slab - Trim Borel
S98-134-817-0990 S98-T34-B17-1000		, A	4	27-Feb-16	02-Mar-16	-589 Calendar Day		Base Stab - I'm Bored Pie & Briding; Base Stab - I'm Bored Base Stab - Waterproofing, Base Stab - Waterproofing
	Base Slab - Waterproofing		-	02-Mar-16	02-Mar-16 09-Mar-16	The second secon		
S98-T34-B17-1010 S98-T34-B17-1020	Base Slab - Reber Fixing Base Slab - Concrete		1	09-Mar-16	10-Mar-16	-589 Calendar Day -589 Calendar Day		Base Slab - Concrete, Base Slab - Concrete
See-134-817-1020	driest driest - Criticatio	,		ua-mar-16	in-mar-16	-ues Gaminar Day		Base Siau - Loncate Base Siau - Concate
S9B-T34-B18-1000	Base Slab - Trim Bored Pile & Blinding	5	5	27-Feb-16	03-Mar-16	-599 Calendar Day		Base Slab - Trim Bored Pile & Blinding; Base Slab - Trim
	Base Slab - Waterproofing	3		03-Mar-16	06-Mar-16	-599 Calendar Day		

Critical Milestones
 Current Works
 Critical Works

CHUN WO - CRGL JOINT VENTURE CEDD CONTRACT NO. HK/2009/02

WD II - Central Wanchai Bypass at Wan Chai East (Contract 2)
3-MONTH ROLLING PROGRAMME (dd 20-Dec-15)

20-Dec-15		2000
	1011	
	-	
-	111	
	-	 All controls and a second

# CEDD CONTRACT HK/2009/02

Page 3 of 3


Ivity ID	Activity Name		Rem	Scheduled	Scheduled/	Total Float Calendar	2015		
		Dur	Dur	Actus Start	Actual Finish		Dec	2016 24m Feb A	Mar Apr
S98-T34-B18-1020	Base Slab - Rebar Fixing	7	7	06-Mar-16	13-Mar-16	-599 Calendar Day	540		Base Slab - Rebar Fixing, Base Slab - Reber F
Section 10 Works	- CWB Tunnel Structure (CH3246 - CH3400)								
Tunnel Portion 5 (C	H3276-GH3400)								
\$10-75-0900	Si for Bored Piling works	53	7	02-Nov-15 A	30-Dec-15	-537 HK Working Day		St for Bored Pring works, St for Bored Pring works.	
S10-T5-1000	Plant Setup, Guidewall, Critical Pre-Drilling & Ground Treatment for D-Walt Construction f.	36	36	21-Dec-15	10-Feb-16	-804 HK Working Day		Plant Setup, Guidewall, Critical Pre-Drilli	ng & Ground Treatment for D-Wall Construction
\$10-75-1005	Mobilisation for Bored Pilling	11	0	13-Nov-15 A	15-Dec-15 A	HK Working Day	Mo	Reaton for Bored Pilling	
S10-T5-1010	Tunnel Portion 5 Stage 1 D-wall (29 nos. Panels; 7d/panel; 3G+1C)	58	58	27-Jan-16	07-Apr-16	-604 HK Working Day			Tunnel Portion 5
S10-T5-1030	Tunnel Portion & Stage 1 Bored Pile + 15nr. (3 sets @ 14d/pile)	58	26	17-Nov-15 A	29-Jan-16	-583 HK Working Day		Tunnel Portion 5 Stage 1 Bored Pile - 15nr. (3 sets @ 1	4d/pile), Tunnel Podion 5 Stage 1 Botest Pile -
\$10-75-1050	Tunnel Portion 5 Stage Z Bored Pile - 14nr. (3 sets @ 14drpte)	58	58	30-Jan-16	11-Apr-16	-583 HK Working Day			Tunnel Por
Section 11 of the	Works - Remainder of Works								
Marine Works at WO	DR3								
S11-R3-1410	Demolition of Remaining Ferry Pier	1.7	0	04-Dec-15 A	08-Dec-15 A	Calendar Day	Demolition of	Remaining Ferry Pier	
S11-R3-1820	Type A Fill Stage 2 from +6.0mPD behind Caisson Seawats (2,000m3)	9	0	02-Nov-15 A	21-Nov-15 A	Calendar Day	ype A Fill Stage 2 from -6.0mPt	behind Calisson Seawals (2,000m3)	
S11-R3-1840	Placing Geoteville and Filter Stage 2 from -6.0mPD (1,000m3)	9	0	05-Nov-15 A	25-Nov-15 A	Calendar Day	Placing Geotexile and Filter	stage 2 from -6,0mPD (1,000m3)	
S11-R3-1900	2nd Stage Reclamation from -7.0mPD to +2.5mPD (75,000m3 @ 1000m3/a)	71	0	01-Nov-15 A	04-Dec-15 A	Calendar Day	2nd Stage Recia	nation from -7.0mPD to +2.5mPD (75,000m3 @ 1000m3/d)	
\$11-R3-2000	Remaining Reclamation to *4,0mPD (25000m3 @ 1000m3/d)	22	22	24-Nov-15 A	11-Jan-16	-754 Calendar Day		Remaining Reclamation to +4.0mPD (25000m3 @ 1000m3/d). Remaining Rec	demation to +4.0mPD (25000m3 @ 1000m3/d
Formation and Hard	Landscaping Works								and the same of
\$11+FM+2000A	Tunnel Portion 2 Backfilling (35,000m3; 750m3/d)	71	22	25-Sep-15-A	19-Jan-16	-79 Calendar Day		Tunnil Portion 2 Backfilling (35,000m3; 750m3/d), Tunnel Portion 2	Backfilling (35,000m3: 750m3/d)
S11-FM-2000B	Completion of Tunnel Portion 2 Backfilling	0	0		19-Jan-16	-56 Calendar Day		Gompletion of Tunnel Portion 2 Backfilling	
Soft Landscaping	& Establishment Works							W. (1977) 1977   207 (1975)	
Section 8D of the W	forks - Establishment Works in Area 8								
580-0010	Carry out establishment work on new ferry pier	. 288	224	28-Aug-15 A	27-Aug-16	-2 7-Day Workweek			

Milestone
 Critical Milestones
 Current Works
 Critical Works

CHUN WO - CRGL JOINT VENTURE CEDD CONTRACT NO. HK/2009/02

WD II - Central Wanchai Bypass at Wan Chai East (Contract 2)
3-MONTH ROLLING PROGRAMME (dd 20-Dec-15)

Date	Revision	Checked	Approved
0-Dec-15			



	Activity Name	Ori Dur	Dur	Scheduled/ Actual Start	Scheduled/ Actual Finish	Total Float	Calendar	April			May				June	-		July
			1	The State of the S	100000000000000000000000000000000000000				17   24	01	08   15	22	29	05		26		1 10
9B-T34-B1-1030	The state of the s	1	0	31-Mar-16 A	31-Mar-16 A		Calendar Day	I Base Slab - Concrete										
9B-T34-B1-1040		5	0	01-Apr-16 A	06-Apr-16 A		Calendar Day	Base Slab - Curing					1	1 1	1		1	1
S9B-T34-B1-1050	Wall (North) - Waterproofing & Working Platform	5	5	22-Apr-16	25-Apr-16	-542	Calendar Day		Wa Wa	II (North) - W	aterproofing & W	orking Platfo	orm, Wall (1	lorth) - Water	proofing & Work	king Platform		free
S9B-T34-B1-1060	Wall (North) - Rebar Fixing	3	3	26-Apr-16	28-Apr-16	-542	Calendar Day				- Rebar Fixing, V						1	1
S9B-T34-B1-1070	Wall (North) - Formwork	2	2	29-Apr-16*	30-Apr-16	-542	Calendar Day				rth) - Formwork,				4	1	1	1
S9B-T34-B1-1080	Wall (North) - Concrete	1	1	01-May-16	01-May-16	-531	Calendar Day		1		orth) - Concrete,						1	1
S9B-T34-B1-1090	Wall (North) - Curing & Formwork Dismantling	3	3	02-May-16	04-May-16	-531	Calendar Day				all (North) - Curing				h) - Curina & F	ormiwork Dier	mantling	1
S9B-T34-B1-1100	Wall (South) - Waterproofing & Working Platform	3	3	22-Apr-16	24-Apr-16	-538	Calendar Day		Wall		terproofing & Wo							, <del>{</del>
S9B-T34-B1-1110	Wall (South) - Rebar Fixing	3	3	25-Apr-16	27-Apr-16	-538	Calendar Day				- Rebar Fixing, W	0	1	1	looning & Work	ing i lationi		1
S9B-T34-B1-1120	Wall (South) - Formwork	2	2	01-May-16	02-May-16	-542	Calendar Day			0.00	South) - Formwo		7	1		3	1	Ē
S9B-T34-B1-1130	Wall (South) - Concrete	1	1	03-May-16	03-May-16	-526	Calendar Day				(South) - Concre	0	1.	1	1		1	
S9B-T34-B1-1140	Wall (South) - Curing & Formwork Dismantling	3	3	04-May-16	06-May-16	-526	Calendar Day		3		A CONTRACTOR OF THE PROPERTY O					0.5		1
S9B-T34-B1-1150		5	5	22-Apr-16	25-Apr-16	-536	Calendar Day		West West		Wall (South) - Cu						Dismantling	1
S9B-T34-B1-1160		2	2	01-May-16	02-May-16	-542	Calendar Day		wa		ebar Fixing & Wo				Fixing & Worki	ing Platform		1
A THE RESERVE TO SERVE THE RESERVE TO SERVE THE RESERVE THE RESERV	Wall (Middle) - Concrete	- 1	1	03-May-16	03-May-16	-542			1		Middle) - Formwo				1	1	1	1
S9B-T34-B1-1180		3	3				Calendar Day	1 1 1 1	1		(Middle) - Concre	1	1	A P.	1			1
S9B-T34-B1-1185	120 20 10 10 10 10 10 10 10 10 10 10 10 10 10		-	04-May-16	06-May-16	-542	Calendar Day				Wall (Middle) - C					g & Formwark	Dismantlin	ng
S9B-T34-B1-1190		8	8	07-May-16	13-May-16	-542	Calendar Day				***********			Construct Roa				
	The state of the s	8	8	14-May-16	20-May-16	-542	Calendar Day					OHVDE	Base Slab (	North) - Scaffo	Iding Erection,	OHVD Base	Slab (North	n) - Scaffc
S9B-T34-B1-1200		8	8	21-May-16	27-May-16	-526	Calendar Day						OHVDE	ase Slab (Nor	th) - Formwork	& Rebar Fixir	nġ, OHVD E	Base Slab
S9B-T34-B1-1210	, , , , , , , , , , , , , , , , , , , ,	16	16	28-May-16	10-Jun-16	-526	Calendar Day		1		1			0	HVD Base Slat	b (North) - Co	oricrete & C	uring, OH
S9B-T34-B1-1220		8	8	11-Jun-16	17-Jun-16	-526	Calendar Day		1	1 3		Ž.			OHVE	Base Slab (I	North) - Har	nger Wall
S9B-T34-B1-1230	The state of the s	8	8	14-May-16	20-May-16	-534	Calendar Day		L			OHVD E	Base Slab (	South) - Scaffe	olding Erection,	OHVD Base	Slab (South	th) - Scaff
S9B-T34-B1-1240		8	8	21-May-16	27-May-16	-526	Calendar Day		4				OHVDE	ase Slab (Sou	th) - Formwork	& Rebar Fixi	ng, OHVD I	Base Sla
S9B-T34-B1-1250	OHVD Base Slab (South) - Concrete & Curing	16	16	28-May-16	10-Jun-16	-526	Calendar Day			1		1		0	HVD Base Stat	b (South) - Co	oncrete & C	Suring, OF
S9B-T34-B1-1260	OHVD Base Slab (South) - Hanger Wall & Scaffolding to Roof	8	8	31-May-16	06-Jun-16	-513	Calendar Day		1	1 3	1	Ť		OHVD E	Base Slab (Sou	th) - Hanger	Wall & Scal	affolding to
S9B-T34-B1-1270	Roof - Waterproofing	8	8	11-Jun-16	17-Jun-16	-526	Calendar Day		1			÷		1	Roof -	Waterproofin	a. Roof - W	Waterproo
S9B-T34-B1-1280	Roof - Rebar Fixing & Formwork	14	14	18-Jun-16	29-Jun-16	-526	Calendar Day		1	1	1	1	4 1	1 7			loof - Rebar	*
S9B-T34-B1-1290	Roof - Concrete	1	1	30-Jun-16	30-Jun-16	-526	Calendar Day		*********		*******	•••					Roof - Con	
S9B-T34-B1-1300	Roof - Curing	16	16	01-Jul-16	14-Jul-16	-526	Calendar Day			1		1	3	1 1	1		11001 - 0011	iorete, rto
S9B-T34-B1-1310	Roof - Scaffolding Disman tling	8	8	15-Jul-16	21-Jul-16	-291	Calendar Day		1	1		Ť	1	1 1				
Bay 2									1	1	1	1		1 1		1		4
S9B-T34-B2-1050	Wall (North) - Waterproofing & Working Platform	5	5	22-Apr-16	25-Apr-16	-534	Calendar Day		Wa Wa	II (North) - Wa	aterproofing & W	orking Platfo	orm, Wall (N	lorth) - Waterp	roofing & Work	king Platform	į.	1
S9B-T34-B2-1060	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	3	3	26-Apr-16	28-Apr-16	-534	Calendar Day			Wall (North)	-Rebar Fixing, V	Vall (North)	- Rebar Fix	ing	******			1
S9B-T34-B2-1070	Wall (North) - Formwork	2	2	29-Apr-16*	30-Apr-16	-534	Calendar Day		4 4	Wall (No	rth) - Formwork, \	Wall (North)	- Formwor	cl l	3	1	1	1
S9B-T34-B2-1080	Wall (North) - Concrete	1	1	01-May-16	01-May-16	-531	Calendar Day			■ Wall (N	orth) - Concrete,	Wall (North)	) - Concrete	1	- 1	4	1	1
S9B-T34-B2-1090	Wall (North) - Curing & Formwork Dismantling	3	3	02-May-16	04-May-16	-531	Calendar Day		1	Wa Wa	all (North) - Curing	& Formwork	rk Dismant	ing, Wall (Nort	h) - Curing & F	ormwork Disr	mantling	i .
S9B-T34-B2-1100	Wall (South) - Waterproofing & Working Platform	3	3	22-Apr-16	24-Apr-16	-530	Calendar Day		Wall		terproofing & Wo							1
S9B-T34-B2-1110	Wall (South) - Rebar Fixing	3	3	25-Apr-16	27-Apr-16	-530	Calendar Day				Rebar Fixing, W							4
S9B-T34-B2-1122	Wall (South) - Formwork	2	2	01-May-16	02-May-16	-534	Calendar Day		3 =	1	South) - Formwor		1	1	1	3	1	1
S9B-T34-B2-1130	Wall (South) - Concrete	1	1	03-May-16	03-May-16	-534	Calendar Day		1	1	(South) - Concre	1					1	1
S9B-T34-B2-1140	Wall (South) - Curing & Formwork Dismantling	3	3	04-May-16	06-May-16	-534	Calendar Day		1		Wall (South) - Cu				and Comme	0.5		
The second secon	Wall (Middle) - Rebar Fixing & Working Platform	5	5	22-Apr-16	25-Apr-16	-528	Calendar Day		- Wa								Dismantling	a:
	Wall (Middle) - Formwork	2	2	01-May-16	02-May-16	-534	Calendar Day		vva		ebar Fixing & Wo				Fixing & Worki	ing Platform	4	4
	Wall (Middle) - Concrete	1	1		+	-534			3		Middle) - Formwo				4		1	1
S9B-T34-B2-1180		2		03-May-16	03-May-16		Calendar Day		1		(Middle) - Concre							1
S9B-T34-B2-1185		3	3	04-May-16	06-May-16	-534	Calendar Day		1		Wall (Middle) - C	d.					Dismantlin	ng
		8	8	07-May-16	13-May-16	-534	Calendar Day			-	Constr			10.000	dside Barriers		1	1
S9B-T34-B2-1200		8	8	21-May-16	27-May-16	-542	Calendar Day						OHVDE	ase Slab (Nor	th) - Formwork	& Rebar Fixir	ng, OHVD E	Base Slat
S9B-T34-B2-1210	, , , , , , , , , , , , , , , , , , , ,	16	16	28-May-16	10-Jun-16	-526	Calendar Day							0	HVD Base Slat	b (North) - Co	oricrete & C	uring, OF
S9B-T34-B2-1220		8	8	11-Jun-16	17-Jun-16	-526	Calendar Day		1			1	1		OHVE	Base Slab (	North) - Har	inger Wal
S9B-T34-B2-1230		8	8	21-May-16	27-May-16	-542	Calendar Day		3	1	1	-	OHVD	ase Slab (Sou	th) - Scaffoldin	g Erection, O	HVD Base	\$lab (So
S9B-T34-B2-1240		8	8	28-May-16	03-Jun-16	-542	Calendar Day					4		OHVD Base	Slab (South) -	Formwork &	Rebar Fixir	ng, OHVE
S9B-T34-B2-1241	OHVD Base Slab (South) - Concrete & Curing	16	16	04-Jun-16	17-Jun-16	-542	Calendar Day		1		Ì	1			OHVE	Base Slab (	Sputh) - Co	oncrete &
S9B-T34-B2-1250	OHVD Base Slab (South) - Hanger Wall & Scaffolding to Roof	8	8	18-Jun-16	24-Jun-16	-542	Calendar Day							4		OHVD B		
S9B-T34-B2-1260	OHVD Base Slab (North) - Scaffolding Erection	8	8	14-May-16	20-May-16	-542	Calendar Day					OHVDE	Base Slab (	; North) - Scaffo	Iding Erection,	1		
S9B-T34-B2-1270	Roof - Waterproofing	8	8	25-Jun-16	01-Jul-16	-542	Calendar Day		3	3	1		1	i count			Roof - Wa	1
S9B-T34-B2-1280	Roof - Rebar Fixing & Formwork	14	14	02-Jul-16	13-Jul-16	-542	Calendar Day		1		1	4	3	1 1	1		1	1
	The same and the same of the s	1.7	1.3												6	-10	No.	

Current Works

Critical Works

Remaining Level of Effort

CHUN WO - CRGL JOINT VENTURE CEDD CONTRACT NO. HK/2009/02

WD II - Central Wanchai Bypass at Wan Chai East (Contract 2)
3-MONTH ROLLING PROGRAMME (dd 20-Apr-16)

1104131011	OHECKEU	Apploved
	Revision	ACVISION OFFICERED

# CEDD CONTRACT HK/2009/02 Page 3 of 10

ID	Activity Name	On Du	and the second	Scheduled/ Actual Start	Scheduled/	Total	Calendar				neil		-			016						
			Dur	Actual Start	Actual Finish	Float		20   27	7 03		pril 17	24	01	08	May	22	20 1 05	Jun		1 00		July
S9B-T34-B2-1290	Roof - Concrete	1	1	14-Jul-16	14-Jul-16	-542	Calendar Day	20 21	03	10	1	24	0.1	00	15	22	29 05	12	19	26	03	10
S9B-T34-B2-1300	Roof - Curing	16	16	15-Jul-16	28-Jul-16	-542	Calendar Day		+	•••		***********			-4							
Bay 3								1		i	\$	1		1	1	1 1		i	4	1		
S9B-T34-B3-1050	Wall (North) - Waterproofing & Working Platform	5	5	25-Apr-16	28-Apr-16	-536	Calendar Day			1			Wall (Nor	th) - Water	nmofina	& Working Platfo	m Wall (North	h) - Watern	mofina & M	orkina Blatf	orm	1
S9B-T34-B3-1060	Wall (North) - Rebar Fixing	3	3	29-Apr-16	01-May-16	-536	Calendar Day	1	1 3	3	\$	1	- 1-			ing, Wall (North)			looting & vv	Of King Flati	Offin	
S9B-T34-B3-1070	Wall (North) - Formwork	2	2	03-May-16	04-May-16	-537	Calendar Day	1	1	3	1	4					The second second		1	1		1
S9B-T34-B3-1080	Wall (North) - Concrete	1	1	05-May-16	05-May-16	-537										work, Wall (North						į
S9B-T34-B3-1090	100 - V 100 -	3	3				Calendar Day			1	1	1		1		crete, Wall (Nort		1			1	1
S9B-T34-B3-1100	Wall (South) - Waterproofing & Working Platform	5	_	06-May-16	08-May-16	-537	Calendar Day		4	4	â:	1	and the second second			Curing & Formw			The second			ng
S9B-T34-B3-1110			5	25-Apr-16	28-Apr-16	-534	Calendar Day	i i	1	i	\$. I					& Working Platfo		coeffer with	proofing & V	Vorking Plat	form	1
S9B-T34-B3-1110	(,	3	3	29-Apr-16	01-May-16	-534	Calendar Day	1	1	1	1		- 1	1	1	ing, Wall (South)		9				1
		2	2	03-May-16	04-May-16	-535	Calendar Day		1.3		. i			Wall (South	i) - Form	work, Wall (Sout	) - Formwork	1	i			
		1	1	05-May-16	05-May-16	-535	Calendar Day						0	Wall (Sou	th) - Cor	crete, Wall (Sou	h) - Concrete	Carabarrase.			7	
S9B-T34-B3-1140	Wall (South) - Curing & Formwork Dismantling	3	3	06-May-16	08-May-16	-535	Calendar Day	1	1	1	4			Wall	(South)	- Curing & Formw	ork Dismantlin	g, Wall (So	uth) - Curin	g & Formwo	rk Dismantl	ling
S9B-T34-B3-1150	Wall (Middle) - Rebar Fixing & Working Platform	5.	5	29-Apr-16	02-May-16	-529	Calendar Day	1		1	1	3 1	Wa Wa	II (Middle)	- Rebar F	ixing & Working	Platform, Wall	(Middle) - F	Rebar Fixing	& Working	Platform	
S9B-T34-B3-1160	Wall (Middle) - Formwork	2	2	03-May-16	04-May-16	-529	Calendar Day	1	1	1	1					work, Wall (Mide		1	The second		1	
S9B-T34-B3-1170	Wall (Middle) - Concrete	1	1	05-May-16	05-May-16	-529	Calendar Day	3	3	1	1	3			*	ncrete, Wall (Mid		7	1	1	1	1
S9B-T34-B3-1180	Wall (Middle) - Curing & Formwork Dismantling	3	3	06-May-16	08-May-16	-529	Calendar Day		+							- Curing & Formy			iddlo) - Curi	ng & Formu	ork Diemon	atlina
S9B-T34-B3-1185	Construct Roadside Barriers	8	8	09-May-16	17-May-16	-417	HK Working Day	1		1	4			1		Construct Roadsi	1				, Distrian	unig
S9B-T34-B3-1190	OHVD Base Slab (North) - Scaffolding Erection	8	8	21-May-16	27-May-16	-534	Calendar Day	3	1	1	7	4										1
S9B-T34-B3-1200	OHVD Base Slab (North) - Formwork & Rebar Fixing	8	8	28-May-16	03-Jun-16	-534		1	1 1	1	1			1	1	100	IVD Base Slat					1
S9B-T34-B3-1210	OHVD Base Slab (North) - Concrete & Curing	16	16				Calendar Day	1	1	1	3	3		1	3		OHVD	Base Slab	1		Rebar Fixing	
S9B-T34-B3-1220	OHVD Base Slab (North) - Hanger Wall & Scaffolding to Roof	10	10	04-Jun-16	17-Jun-16	-534	Calendar Day			4											North) - Con	
S9B-T34-B3-1230		8	8	18-Jun-16	24-Jun-16	-534	Calendar Day	3		1				1	1	1 1		1			ase Slab (N	1
	OHVD Base Slab (South) - Scaffolding Erection	8	8	21-May-16	27-May-16	-534	Calendar Day	*		1					1	0	IVD Base Slat	b (South) -	Scaffolding	Erection, O	HVD Base S	Slab (Sou
S9B-T34-B3-1240	OHVD Base Slab (South) - Formwork & Rebar Fixing	8	8	28-May-16	03-Jun-16	-534	Calendar Day		1	1	+	1			1		OHVD	Base Slab	(South) - F	ormwork &	Rebar Fixin	g, OHVE
S9B-T34-B3-1250	OHVD Base Slab (South) - Concrete & Curing	16	16	04-Jun-16	17-Jun-16	-534	Calendar Day	3		1	1			1	7	1 1		- 5 -	OHVD I	Base Slab (	South) - Cor	ncrete &
S9B-T34-B3-1260	OHVD Base Slab (South) - Hanger Wall & Scaffolding to Roof	8	8	18-Jun-16	24-Jun-16	-534	Calendar Day	1	11		1			1	1		1	1	-	OHVD B	ase Slab (Se	outh) - H
Bay 4											1									******		
S9B-T34-B4-1050	Wall (North) - Waterproofing & Working Platform	5	5	20-Apr-16	23-Apr-16	-524	Calendar Day	4	1	1		Wall (I	North) - W	aterproofing	& Work	ing Platform, Wa	(North) - Wat	terproofing	& Working I	Platform	L.	1
S9B-T34-B4-1060	Wall (North) - Rebar Fixing	3	3	24-Apr-16	26-Apr-16	-524	Calendar Day	1	į	1	1	w W	all (North)	- Rebar Fi	xing, Wa	(North) - Rebar	Fixing			1	1	1
S9B-T34-B4-1070	Wall (North) - Formwork	2	2	09-May-16	10-May-16	-537	Calendar Day	1	1	1	3			. W	all (North	n) - Formwork, W	ell (North) - Fo	mwork	1			
S9B-T34-B4-1080	Wall (North) - Concrete	1	1	11-May-16	11-May-16	-537	Calendar Day	1		1	1					rth) - Concrete, W	The second second				1	1
S9B-T34-B4-1090	Wall (North) - Curing & Formwork Dismantling	3	3	12-May-16	14-May-16	-537	Calendar Day	********	+							(North) - Curing			Wall (North	Curing 8	Formwork (	Diemontli
S9B-T34-B4-1100	Wall (South) - Waterproofing & Working Platform	5	5	20-Apr-16	23-Apr-16	-521	Calendar Day	1	1	1	1	Wall (	South 1 - W			king Platform, Wa					I UIIIWOIK L	Jisinanui
S9B-T34-B4-1110	Wall (South) - Rebar Fixing	3	3	24-Apr-16	26-Apr-16	-521	Calendar Day	3	1.1	1	1					II (South) - Reba		aterprooring	& WORKING	Flationn	1	1
S9B-T34-B4-1120	Wall (South) - Formwork	2	2	09-May-16	10-May-16	-535	Calendar Day	1	1	1	1	- "	all (South)									ĺ
S9B-T34-B4-1130	Wall (South) - Concrete	1	1	11-May-16		-535					1					n) - Formwork, W		1	1			1
S9B-T34-B4-1140		3	3		11-May-16		Calendar Day							********		uth) - Concrete, V						L
S9B-T34-B4-1150	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1		5	12-May-16	14-May-16	-535	Calendar Day	1	1 1	1	1			1	1	(South) - Curing					Formwork	Dismant
S9B-T34-B4-1160	Wall (Middle) - Formwork	5	5	20-Apr-16	23-Apr-16	-285	Calendar Day	1	1	1		Wall (I	Middle) - R			ing Platform, Wal	1		Working P	latform	P D	1
	The state of the s	2	2	09-May-16	10-May-16	-302	Calendar Day	3	*	3	1			■ W	all (Midd	le) - Formwork, V	all (Middle) - F	Formwork			į.	1
S9B-T34-B4-1170	Wall (Middle) - Concrete	1	1	11-May-16	11-May-16	-302	Calendar Day	1	1	1	1					idle) - Concrete, 1			i	1		
S9B-T34-B4-1180	Wall (Middle) - Curing & Formwork Dismantling	3	3	12-May-16	14-May-16	-302	Calendar Day		1						Wall	(Middle) - Curing	& Formwork D	Dismantling,	Wall (Midd	le) - Curing	& Formwork	k Disman
S9B-T34-B4-1185	Construct Roadside Barriers	8	8	16-May-16	23-May-16	-239	HK Working Day	3	13	1	1						t Roadside Ba					
S9B-T34-B4-1190	OHVD Base Slab (North) - Scaffolding Erection	8	8	24-May-16	30-May-16	-303	Calendar Day		1.5	-	1	3		1	-		OHVD Base	Slab (Nort	h) - Scaffold	ding Erection	OHVD Ba	ase Slab
S9B-T34-B4-1200	OHVD Base Slab (North) - Formwork & Rebar Fixing	8	8	31-May-16	06-Jun-16	-303	Calendar Day	1	1.1	1	1			3	3	1 1					k & Rebar F	
S9B-T34-B4-1210	OHVD Base Slab (North) - Concrete & Curing	16	16	07-Jun-16	20-Jun-16	-303	Calendar Day	1	1	1	1	4		1	1			4			ab (North) -	1
S9B-T34-B4-1220	OHVD Base Slab (North) - Hanger Wall & Scaffolding to Roof	8	8	21-Jun-16	27-Jun-16	-303	Calendar Day	-		1	1	1		1	1	1 1		i			D Base Sla	
S9B-T34-B4-1230	OHVD Base Slab (South) - Scaffolding Erection	8	8	24-May-16	30-May-16	-303	Calendar Day	*******			4		*********				OHVO Page	Clob (Coul				1
		8	8	31-May-16	06-Jun-16	-303	Calendar Day	1	3	1	1	3		1	A.		OHVD Base			4	1	
S9B-T34-B4-1250	1	16	16	07-Jun-16	20-Jun-16			1	1	1	1	1		1	Ĭ	1 1	0				rk & Rebar	1
S9B-T34-B4-1260	OHVD Base Slab (South) - Hanger Wall & Scaffolding to Roof	8	0			-303	Calendar Day	1	1	1	1	1		1	1			- 1	1	1	ab (South)	
S9B-T34-B4-1270			8	21-Jun-16	27-Jun-16	-303	Calendar Day	į.		1		1			į	1 1		1			D Base Sla	
		8	8	21-Jun-16	27-Jun-16	-303	Calendar Day							1			L			Roof	Waterpro	ofing, Ro
	•	14	14	28-Jun-16	09-Jul-16	-303	Calendar Day			-				1	· Princes	- 1 - 1 - 1 - 1 - 1 - 1 - 1 - 1 - 1 - 1		1				Roof -
S9B-T34-B4-1290		1	1	10-Jul-16	10-Jul-16	-303	Calendar Day	1	1	1	1	Ĭ			3		1	1	1		Ŭ.	■ Roof
S9B-T34-B4-1300	Roof - Curing	16	16	11-Jul-16	24-Jul-16	-303	Calendar Day	i i	1.1	-	1	1		1	}			1	1	1	8	
Bay 5								1	1	1		1		1	Ĭ.		1	ž.	1		i i	į.
COD TOA DE ADED	Wall (North) - Waterproofing & Working Platform	_	5	20-Apr-16	23-Apr-16	-518	Calendar Day	1	1 6	1.5			and the state of the same	M		ing Platform, Wa	1	ii .	- 1	1	A	1

◆ Milestone
◆ Critical Milestones
Current Works
Critical Works
Remaining Level of Effort

CHUN WO - CRGL
JOINT VENTURE

### CEDD CONTRACT NO. HK/2009/02

WD II - Central Wanchai Bypass at Wan Chai East (Contract 2)
3-MONTH ROLLING PROGRAMME (dd 20-Apr-16)

Date	Revision	Checked	Approved
20-Apr-16	W = 1		
	1		
	AL		

### Activity ID Activity Name Dur Actual Start Actual Finish Float S9B-T34-B5-1060 Wall (North) - Rebar Fixing 24-Apr-16 26-Apr-16 -517 Calendar Day S9B-T34-B5-1070 Wall (North) - Formwork -537 Calendar Day Wall (North) - Formwork, Wall (North) - Formwork S9B-T34-B5-1080 Wall (North) - Concrete 17-May-16 17-May-16 -535 Calendar Day Wall (North) - Concrete, Wall (North) - Concrete S9B-T34-B5-1090 Wall (North) - Curing & Formwork Dismantling Calendar Day Wall (North) - Curing & Formwork Dismantling, Wall (North) - Curing & Formwork Dism S9B-T34-B5-1100 Wall (South) - Waterproofing & Working Platform 24-Apr-16 -518 Wall (South) - Waterproofing & Working Platform, Wall (South) - Waterproofing & Working Platform 26-Apr-16 Calendar Day S9B-T34-B5-1110 Wall (South) - Rebar Fixing 29-Apr-16 Wall (South) - Repar Fixing, Wall (South) - Repar Fixing S9B-T34-B5-1120 Wall (South) - Formwork 17-May-16 18-May-16 -537 Calendar Day Wall (South) - Formwork, Wall (South) - Formwork S9B-T34-B5-1130 Wall (South) - Concrete 19-May-16 19-May-16 -537 Calendar Day Wall (South) - Concrete, Wall (South) - Concrete S9B-T34-B5-1140 Wall (South) - Curing & Formwork Dismantling 20-May-16 22-May-16 Calendar Day Wall (South) - Curing & Formwork Dismantling, Wall (South) - Curing & Formwork Dis-S9B-T34-B5-1150 Wall (Middle) - Rebar Fixing & Working Platform 15-Apr-16 A 20-Apr-16 A Wall (Middle) - Rebar Fixing & Working Platform S9B-T34-B5-1170 Wall (Middle) - Concrete 20-Apr-16 20-Apr-16 Calendar Day Wall (Middle) - Concrete, Wall (Middle) - Concrete S9B-T34-B5-1180 Wall (Middle) - Curing & Formwork Dismantling 21-Apr-16 23-Apr-16 -504 Calendar Day Wall (Middle) - Curing & Formwork Dismantling, Wall (Middle) - Curing & Formwork Dismantling S9B-T34-B5-1185 Construct Roadside Barriers 30-May-16 -423 HK Working Day Construct Roadside Barriers, Construct Roadside Barriers S9B-T34-B5-1190 OHVD Base Slab (North) - Scaffolding Erection 31-May-16 06-Jun-16 OHVD Base Slab (North) - Scaffolding Erection, OHVD Base S S9B-T34-B5-1200 OHVD Base Slab (North) - Formwork & Rebar Fixing Calendar Day OHVD Base Slab (North) - Form work & Rebar Fixing S9B-T34-B5-1210 OHVD Base Slab (North) - Concrete & Curing 14-Jun-16 27-Jun-16 -537 Calendar Day OHVD Base Slab (North) - Con S9B-T34-B5-1220 OHVD Base Slab (North) - Hanger Wall & Scaffolding to Roof 04-Jul-16 -537 OHVD Base Slab (No S9B-T34-B5-1230 OHVD Base Slab (South) - Scaffolding Erection 31-May-16 06-Jun-16 -534 Calendar Day OHVD Base Slab (South) - Scaffolding Erection, OHVD Base S S9B-T34-B5-1240 OHVD Base Slab (South) - Formwork & Rebar Fixing 07-Jun-16 13-Jun-16 OHVD Base Slab (South) - Formwork & Rebar Fixing S9B-T34-B5-1250 OHVD Base Slab (South) - Concrete & Curing 16 27-Jun-16 -534 Calendar Day OHVD Base Slab (South) + Con S9B-T34-B5-1290 Roof - Concrete 17-Jul-16 17-Jul-16 -441 S9B-T34-B5-1300 Roof - Curing 18-Jul-16 30-Jul-16 Calendar Day S9B-T34-B6-1050 Wall (North) - Waterproofing & Working Platform Wall (North) - Waterproofing & Working Platform 30-Mar-16 A 01-Apr-16 A S9B-T34-B6-1055 Wall (North) - Rebar Fixing 02-Apr-16 A 04-Apr-16 A Wall (North) - Rebar Fixing Calendar Day S9B-T34-B6-1060 Wall (North) - Formwork 05-Apr-16 A 06-Apr-16 A Calendar Day Wall (North) - Form S9B-T34-B6-1070 Wall (North) - Concrete 07-Apr-16 A 07-Apr-16 A I Wall (North) - Concrete Calendar Day S9B-T34-B6-1080 Wall (North) - Curing & Formwork Dismantling 08-Apr-16 A 11-Apr-16 A Calendar Day Wall (North) - Curing & Formwork Dismantling S9B-T34-B6-1090 Wall (South) - Waterproofing & Working Platform Calendar Day Wall (South) - Waterproofing & Working Platform S9B-T34-B6-1100 Wall (South) - Rebar Fixing Wall (South) - Rebar Fixing 28-Mar-16 A 30-Mar-16 A Calendar Day S9B-T34-B6-1110 Wall (South) - Formwork Calendar Day Wall (South) - Formivo S9B-T34-B6-1120 Wall (South) - Concrete 03-Apr-16 A 03-Apr-16 A Calendar Day I Wall (South) - Concret S9B-T34-B6-1130 Wall (South) - Curing & Formwork Dismantling 04-Apr-16 A Calendar Day Wall (South) - Curing & Formwork Dismantling S9B-T34-B6-1170 Wall (Middle) - Curing & Formwork Dismantling 18-Mar-16 A 20-Mar-16 A Wall (Middle) - Curing & Formwork Dismantling Calendar Day S9B-T34-B6-1185 Construct Roadside Barriers 21-Mar-16 A HK Working Day Construct Roadside Barriers S9B-T34-B6-1190 OHVD Base Slab (North) - Scaffolding Erection 20-Apr-16 26-Apr-16 Calendar Day OHVD Base Slab (North) - Scaffolding Erection, OHVD Base Slab (North) - Scaffolding Erection S9B-T34-B6-1200 OHVD Base Slab (North) - Formwork & Rebar Fixing 27-Apr-16 03-May-16 Calendar Day OHVD Base Slab (North) - Formwork & Rebar Fixing, OHVD Base Slab (North) - Formwork & Rebar Fixing S9B-T34-B6-1210 OHVD Base Slab (North) - Concrete & Curing 17-May-16 04-May-16 -491 Calendar Day OHVD Base Slab (North) - Concrete & Curing, OHVD Base Slab (North) - Concrete & Curing S9B-T34-B6-1220 OHVD Base Slab (North) - Hanger Wall & Scaffolding to Roof 18-May-16 24-May-16 OHVD Base Slab (North) - Hanger Wall & Scaffolding to Roof, OHVD Base Slab (N S9B-T34-B6-1230 OHVD Base Slab (South) - Scaffolding Erection 11-Apr-16 A 18-Apr-16 A Calendar Day OHVD Base Slab (South) - Scaffolding Erection S9B-T34-B6-1240 OHVD Base Slab (South) - Formwork & Rebar Fixing 20-Apr-16 26-Apr-16 Calendar Day OHVD Base Slab (South) - Formwork & Rebar Fixing, OHVD Base Slab (South) - Formwork & Rebar Fixing S9B-T34-B6-1250 OHVD Base Slab (South) - Concrete & Curing 10-May-16 -483 Calendar Day OHVD Base Slab (South) - Concrete & Curing, OHVD Base Slab (South) - Concrete & Curing S9B-T34-B6-1260 OHVD Base Slab (South) - Hanger Wall & Scaffolding to Roof 11-May-16 17-May-16 -483 OHVD Base Slab (South) - Hanger Wall & Scaffolding to Roof, OHVD Base Slab (South) - Ha S9B-T34-B6-1270 Roof - Waterproofing 01-Jul-16 Calendar Day Roof - Waterproofing, Roo S9B-T34-B6-1280 Roof - Rebar Fixing & Formwork 14 05-Jul-16 16-Jul-16 -537 Calendar Day S9B-T34-B6-1290 Roof - Concrete 17-Jul-16 Calendar Day S9B-T34-B6-1300 Roof - Curing Calendar Day 18-Jul-16 31-Jul-16 -537 S9B-T34-B7-1050 Wall (North) - Waterproofing & Working Platform Calendar Day Wall (North) - Waterproofing & Working Platform S9B-T34-B7-1060 Wall (North) - Rebar Fixing Wall (North) - Rebar Fixing 03-Apr-16 A 05-Apr-16 A Calendar Day S9B-T34-B7-1070 Wall (North) - Formwork 06-Apr-16 A Calendar Day Wall (North) - Form work S9B-T34-B7-1080 Wall (North) - Concrete 09-Apr-16 A 09-Apr-16 A Calendar Day I Wall (North) - Concrete S9B-T34-B7-1090 Wall (North) - Curing & Formwork Dismantling 10-Apr-16 A 12-Apr-16 A Wall (North) - Curing & Formwork Dismantling S9B-T34-B7-1100 Wall (South) - Waterproofing & Working Platform 29-Mar-16 A 31-Mar-16 A Wall (South) - Waterproofing & Working Platform Calendar Day S9B-T34-B7-1110 Wall (South) - Rebar Fixing 01-Apr-16 A 03-Apr-16 A Calendar Day Wall (South) - Rebar Fxing S9B-T34-B7-1120 Wall (South) - Formwork 04-Apr-16 A Wall (South) - For Calendar Day Milestone Revision Checked Approved 20-Apr-16 Critical Milestones CHUN WO - CRGL CEDD CONTRACT NO. HK/2009/02 Current Works Critical Works JOINT VENTURE WD II - Central Wanchai Bypass at Wan Chai East (Contract 2) Remaining Level of Effort 3-MONTH ROLLING PROGRAMME (dd 20-Apr-16)

Page 4 of 10

Page 5 of 10

### Activity ID Dur Actual Start Actual Finish Float Wall (Middle) - Formwork S9B-T34-B9-1160 21-Mar-16 A 22-Mar-16 A Calendar Day S9B-T34-B9-1170 Wall (Middle) - Concrete 23-Mar-16 A 23-Mar-16 A Calendar Day Wall (Middle) - Concrete S9B-T34-B9-1180 Wall (Middle) - Curing & Formwork Dismantling 24-Mar-16 A Wall (Middle) - Curing & Formwork Dismantling 26-Mar-16 A Calendar Day S9B-T34-B9-1185 Construct Roadside Barriers 27-Mar-16 A 27-Apr-16 HK Working Day struct Roadside Barriers, Construct Roadside Barrier S9B-T34-B9-1190 OHVD Base Slab (North) - Scaffolding Erection 03-May-16 09-May-16 -422 Calendar Day OHVD Base Slab (North) - Scaffolding Erection, OHVD Base Slab (North) - Scaffolding Erection S9B-T34-B9-1200 OHVD Base Slab (North) - Formwork & Rebar Fixing 10-May-16 16-May-16 OHVD Base Slab (North) - Formwork & Rebar Fixing, OHVD Base Slab (North) - Formwork & S9B-T34-B9-1210 OHVD Base Slab (North) - Concrete & Curing 17-May-16 30-May-16 -422 Calendar Day OHVD Base Slab (North) - Concrete & Curing, OHVD Base Slab (North) S9B-T34-B9-1220 OHVD Base Slab (North) - Hanger Wall & Scaffolding to Roof 31-May-16 06-Jun-16 -422 OHVD Base Slab (North) - Hanger Wall & Scaffolding to Roof S9B-T34-B9-1230 OHVD Base Slab (South) - Scaffolding Erection 09-May-16 -422 Calendar Day OHVD Base Slab (South) - Scaffolding Erection, OHVD Base Slab (South) - Scaffolding Erection S9B-T34-B9-1240 OHVD Base Slab (South) - Formwork & Rebar Fixing 10-May-16 16-May-16 -422 OHVD Base Slab (South) - Formwork & Rebar Fixing, OHVD Base Slab (South) - Formwork & S9B-T34-B9-1250 OHVD Base Slab (South) - Concrete & Curing 17-May-16 30-May-16 -422 Calendar Day OHVD Base Slab (South) - Concrete & Curing, OHVD Base Slab (South) S9B-T34-B9-1260 OHVD Base Slab (South) - Hanger Wall & Scaffolding to Roof 31-May-16 06-Jun-16 -422 Calendar Day OHVD Base Slab (South) - Hanger Wall & Scaffolding to Roof, S9B-T34-B9-1270 Roof - Waterproofing 06-Jun-16 -422 Roof - Waterproofing, Roof - Waterproofing S9B-T34-B9-1280 Roof - Rebar Fixing & Formwork 07-Jun-16 18-Jun-16 -422 Calendar Day Roof - Rebar Fixing & Formwork, Roof - Reb S9B-T34-B9-1290 Roof - Concrete Calendar Day Roof - Concrete, Roof - Concrete S9B-T34-B9-1300 Roof - Curing 03-Jul-16 20-Jun-16 -422 Calendar Day Roof - Curing, Roof -S9B-T34-B9-1310 Roof - Scaffolding Dismantling 10-Jul-16 -279 Roof - Scaf S9B-T34-B10-1050 Wall (North) - Waterproofing & Working Platform 20-Apr-16 23-Apr-16 -422 Wall (North) - Waterproofing & Working Platform, Wall (North) - Waterproofing & Working Platform Calendar Day S9B-T34-B10-1060 Wall (North) - Rebar Fixing 24-Apr-16 -422 Wall (North) - Rebar Fixing, Wall (North) - Rebar Fixing S9B-T34-B10-1070 Wall (North) - Formwork 04-May-16 03-May-16 -428 Calendar Day Wall (North) - Formwork, Wall (North) - Formwork S9B-T34-B10-1080 | Wall (North) - Concrete 05-May-16 05-May-16 Wall (North) - Concrete, Wall (North) - Concrete S9B-T34-B10-1090 Wall (North) - Curing & Formwork Dismantling 06-May-16 08-May-16 -428 Wall (North) - Curing & Formwork Dismantling, Wall (North) - Curing & Formwork Dismantling Calendar Day S9B-T34-B10-1100 Wall (South) - Waterproofing & Working Platform 04-Apr-16 A 06-Apr-16 A Wall (South) - Waterproofing & Working Platform S9B-T34-B10-1110 Wall (South) - Rebar Fixing 07-Apr-16 A 09-Apr-16 A Wall (South) - Rebar Fixing Calendar Day S9B-T34-B10-1120 Wall (South) - Formwork 10-Apr-16 A 11-Apr-16 A Calendar Day Wall (South) - Formwork S9B-T34-B10-1130 Wall (South) - Concrete I Wall (South) - Concrete Calendar Day S9B-T34-B10-1150 | Wall (Middle) - Rebar Fixing & Working Platform 18-Mar-16 A 22-Mar-16 A Calendar Day Wall (Middle) - Rebar Fixing & Working Platform S9B-T34-B10-1160 Wall (Middle) - Formwork Calendar Day Wall (Middle) - Formwork S9B-T34-B10-1170 Wall (Middle) - Concrete 25-Mar-16 A 25-Mar-16 A Calendar Day I Wall (Middle) - Concrete S9B-T34-B10-1180 Wall (Middle) - Curing & Formwork Dismantling 26-Mar-16 A Calendar Day Wall (Middle) - Curing & Formwork Dismantling S9B-T34-B10-1185 Construct Roadside Barriers 29-Mar-16 A 27-Apr-16 HK Working Da S9B-T34-B10-1190 OHVD Base Slab (North) - Scaffolding Erection 09-May-16 15-May-16 Calendar Day OHVD Base Slab (North) - Scaffolding Erection, OHVD Base Slab (North) - Scaffolding Erection S9B-T34-B10-1200 OHVD Base Slab (North) - Formwork & Rebar Fixing 16-May-16 22-May-16 -428 Calendar Day OHVD Base Slab (North) - Formwork & Rebar Fixing, OHVD Base Slab (North) - Fo S9B-T34-B10-1210 OHVD Base Slab (North) - Concrete & Curing 23-May-16 -428 OHVD Base Slab (North) - Concrete & Curing, OHVD Base Slab S9B-T34-B10-1220 OHVD Base Slab (North) - Hanger Wall & Scaffolding to Roof 06-Jun-16 12-Jun-16 -428 Calendar Day OHVD Base Slab (North) - Hanger Wall & Scaffolding S9B-T34-B10-1230 OHVD Base Slab (South) - Scaffolding Erection 09-May-16 15-May-16 OHVD Base Slab (South) - Scaffolding Erection, OHVD Base Slab (South) - Scaffolding Erection S9B-T34-B10-1240 OHVD Base Slab (South) - Formwork & Rebar Fixing 16-May-16 22-May-16 -428 Calendar Day OHVD Base Slab (South) - Formwork & Rebar Fixing, OHVD Base Slab (South) - For S9B-T34-B10-1250 OHVD Base Slab (South) - Concrete & Curing 23-May-16 05-Jun-16 -428 OHVD Base Slab (South) - Concrete & Curing, OHVD Base Sla S9B-T34-B10-1260 OHVD Base Slab (South) - Hanger Wall & Scaffolding to Roof 06-Jun-16 12-Jun-16 -428 Calendar Day OHVD Base Slab (South) - Hanger Wall & Scaffolding S9B-T34-B10-1270 Roof - Waterproofing 06-Jun-16 12-Jun-16 -428 Calendar Day Roof - Waterproofing, Roof - Waterproofing S9B-T34-B10-1280 Roof - Rebar Fixing & Formwork 24-Jun-16 -428 Roof - Rebar Fixing & Formwork, R S9B-T34-B10-1290 Roof - Concrete 25-Jun-16 25-Jun-16 -428 Roof - Concrete, Roof - Concrete S9B-T34-B10-1300 Roof - Curing -428 Calendar Day Roof - Curing S9B-T34-B10-1310 Roof - Scaffolding Dismantling 10-Jul-16 16-Jul-16 -286 Calendar Day S9B-T34-B11-1050 Wall (North) - Waterproofing & Working Platform 20-Apr-16 23-Apr-16 -635 Wall (North) - Waterproofing & Working Platform, Wall (North) - Waterproofing & Working Platform S9B-T34-B11-1060 Wall (North) - Rebar Fixing 24-Apr-16 26-Apr-16 -635 Wall (North) - Rebar Fixing, Wall (North) - Rebar Fixing S9B-T34-B11-1070 Wall (North) - Formwork Wall (North) - Formwork Wall (North) - Formwork S9B-T34-B11-1080 Wall (North) - Concrete 29-Apr-16 29-Apr-16 -635 Calendar Day Wall (North) - Concrete, Wall (North) - Concrete S9B-T34-B11-1090 Wall (North) - Curing & Formwork Dismantling 30-Apr-16 02-May-16 Wall (North) - Curing & Formwork Dismantling, Wall (North) - Curing & Formwork Dismantling S9B-T34-B11-1100 Wall (South) - Waterproofing & Working Platform 20-Apr-16 22-Apr-16 -634 Calendar Day Wall (South) - Waterproofing & Working Platform, Wall (South) - Waterproofing & Working Platform S9B-T34-B11-1110 Wall (South) - Rebar Fixing 23-Apr-16 25-Apr-16 -634 Wall (South) - Rebar Fixing, Wall (South) - Rebar Fixing S9B-T34-B11-1120 Wall (South) - Formwork 27-Apr-16 28-Apr-16 -635 Calendar Day Wall (South) - Formwork, Wall (South) - Formwork S9B-T34-B11-1130 Wall (South) - Concrete 29-Apr-16 29-Apr-16 -635 Calendar Day Wall (South) - Concrete, Wall (South) - Concrete S9B-T34-B11-1140 Wall (South) - Curing & Formwork Dismantling 02-May-16 -635 Calendar Day Wall (South) - Curing & Formwork Dismantling, Wall (South) - Curing & Formwork Dismantling Milestone Revision Checked Approved 20-Apr-16 Critical Milestones CHUN WO - CRGL CEDD CONTRACT NO. HK/2009/02 Current Works Critical Works JOINT VENTURE Remaining Level of Effort WD II - Central Wanchai Bypass at Wan Chai East (Contract 2) 3-MONTH ROLLING PROGRAMME (dd 20-Apr-16)

Page 6 of 10

### Activity ID Activity Name Dur Actual Start Actual Finish Float S9B-T34-B11-1150 Wall (Middle) - Rebar Fixing & Working Platform 0 21-Mar-16 A 25-Mar-16 A Calendar Day S9B-T34-B11-1160 Wall (Middle) - Formwork Wall (Middle) - Formwork Calendar Day S9B-T34-B11-1170 Wall (Middle) - Concrete 28-Mar-16 A 28-Mar-16 A Calendar Day | Wall (Middle) - Concrete S9B-T34-B11-1180 Wall (Middle) - Curing & Formwork Dismantling Calendar Day Wall (Middle) - Curing & Formwork Disman S9B-T34-B11-1185 Construct Roadside Barriers 03-May-16 10-May-16 HK Working Da Construct Roadside Barriers, Construct Roadside Barriers S9B-T34-B11-1190 OHVD Base Slab (North) - Scaffolding Frection Calendar Day OHVD Base Slab (North) - Scaffolding Erection, OHVD Base Slab (North) - Scaffolding Ere S9B-T34-B11-1200 OHVD Base Slab (North) - Formwork & Rebar Fixing 18-May-16 24-May-16 -635 Calendar Day OHVD Base Slab (North) - Formwork & Rebar Fixing, OHVD Base Slab (North) -S9B-T34-B11-1210 OHVD Base Slab (North) - Concrete & Curing 16 16 25-May-16 07-Jun-16 OHVD Base Slab (North) - Concrete & Curing: OHVD Base S9B-T34-B11-1220 OHVD Base Slab (North) - Hanger Wall & Scaffolding to Roof 08-Jun-16 14-Jun-16 -635 Calendar Day OHVD Base Slab (North) - Hanger Wall & Scaffold S9B-T34-B11-1230 OHVD Base Slab (South) - Scaffolding Erection 11-May-16 17-May-16 -635 OHVD Base Slab (South) - Scaffolding Erection, OHVD Base Slab (South) - Scaffolding Erec S9B-T34-B11-1240 OHVD Base Slab (South) - Formwork & Rebar Fixing 18-May-16 24-May-16 -635 Calendar Day OHVD Base Slab (South) - Formwork & Rebar Fixing, OHVD Base Slab (South) -S9B-T34-B11-1250 OHVD Base Slab (South) - Concrete & Curing 16 16 25-May-16 07-Jun-16 -635 Calendar Da OHVD Base Slab (South) - Concrete & Curing, OHVD Base S9B-T34-B11-1260 OHVD Base Slab (South) - Hanger Wall & Scaffolding to Roof 08-Jun-16 14-Jun-16 -635 Calendar Day OHVD Base Slab (South) - Hanger Wall & Scaffold S9B-T34-B11-1270 Roof - Waterproofing 08-Jun-16 14-Jun-16 -635 Roof - Waterproofing, Roof - Waterproofing S9B-T34-B11-1280 Roof - Rebar Fixing & Formwork 26-Jun-16 Calendar Day Roof - Rebar Fixing & Formwor S9B-T34-B11-1290 Roof - Concrete 27-Jun-16 27-Jun-16 -515 Calendar Day Roof - Concrete: Roof - Concre S9B-T34-B11-1300 Roof - Curing 11-Jul-16 Roof - Cu S9B-T34-B11-1310 Roof - Scaffolding Dismantling 12-Jul-16 18-Jul-16 -288 Calendar Day S9B-T34-B12-1185 Construct Roadside Barriers 03-May-16 HK Working Day Construct Roadside Barriers, Construct Roadside Barriers S9B-T34-B12-1270 Roof - Waterproofing 08-Jun-16 14-Jun-16 -635 Roof - Waterproofing, Roof - Waterproofing S9B-T34-B12-1280 Roof - Rebar Fixing & Formwork 15-Jun-16 Roof - Rebar Fixing & Formy S9B-T34-B12-1290 Roof - Concrete 27-Jun-16 -635 27-Jun-16 Calendar Day Roof - Concrete, Roof - Concre S9B-T34-B12-1300 Roof - Curing 11-Jul-16 -635 Roof + Cu S9B-T34-B12-1310 Roof - Scaffolding Disman tling 12-Jul-16 19-Jul-16 -288 Calendar Day S9B-T34-B13-1050 Wall (North) - Waterproofing & Working Platform Wall (North) - Waterproofing & Working Platform, Wall (North) - Waterproofing & Working Platform S9B-T34-B13-1060 Wall (North) - Rebar Fixing 24-Apr-16 26-Apr-16 -431 Calendar Day Wall (North) - Rebar Fixing, Wall (North) - Rebar Fixing S9B-T34-B13-1070 Wall (North) - Formwork 28-Apr-16 27-Apr-16 -431 Wall (North) - Formwork, Wall (North) - Formwork S9B-T34-B13-1080 Wall (North) - Concrete 29-Apr-16 29-Apr-16 -431 Calendar Day Wall (North) - Concrete, Wall (North) - Concrete S9B-T34-B13-1090 Wall (North) - Curing & Formwork Dismantling 30-Apr-16 02-May-16 -431 Wall (North) - Curing & Formwork Dismantling, Wall (North) - Curing & Formwork Dismantling S9B-T34-B13-1100 Wall (South) - Waterproofing & Working Platform 20-Apr-16 22-Apr-16 -429 Calendar Day Wall (South) - Waterproofing & Working Platform, Wall (South) - Waterproofing & Working Platform S9B-T34-B13-1110 Wall (South) - Rebar Fixing 23-Apr-16 25-Apr-16 -429 Calendar Da Wall (South) - Rebar Fixing, Wall (South) - Rebar Fixing S9B-T34-B13-1120 Wall (South) - Formwork 27-Apr-16 -429 Calendar Day Wall (South) - Formwork, Wall (South) - Formwork S9B-T34-B13-1130 Wall (South) - Concrete 28-Apr-16 28-Apr-16 -429 Wall (South) - Concrete, Wall (South) - Concrete S9B-T34-B13-1140 Wall (South) - Curing & Formwork Dismantling 01-May-16 Calendar Day Wall (South) - Curing & Formwork Dismantling, Wall (South) - Curing & Formwork Dismantling S9B-T34-B13-1150 Wall (Middle) - Rebar Fixing & Working Platform Calendar Day 05-Apr-16 A 09-Apr-16 A Wall (Middle) Rebar Fixing & Working Platform S9B-T34-B13-1160 Wall (Middle) - Formwork 21-Apr-16 Calendar Day Wall (Middle) - Formwork, Wall (Middle) - Formwork S9B-T34-B13-1170 Wall (Middle) - Concrete 22-Apr-16 22-Apr-16 -423 Calendar Day Wall (Middle) - Concrete, Wall (Middle) - Concrete S9B-T34-B13-1180 Wall (Middle) - Curing & Formwork Dismantling Wall (Middle) - Curing & Formwork Dismantling, Wall (Middle) - Curing & Formwork Dismantling 25-Apr-16 S9B-T34-B13-1185 Construct Roadside Barriers 03-May-16 10-May-16 Construct Roadside Barriers, Construct Roadside Barriers -343 HK Working Da S9B-T34-B13-1190 OHVD Base Slab (North) - Scaffolding Erection 11-May-16 17-May-16 OHVD Base Slab (North) - Scaffolding Erection, OHVD Base Slab (North) - Scaffolding Erec S9B-T34-B13-1200 OHVD Base Slab (North) - Formwork & Rebar Fixing 18-May-16 24-May-16 -431 Calendar Day OHVD Base Slab (North) - Formwork & Rebar Fixing, OHVD Base Slab (North) -S9B-T34-B13-1210 OHVD Base Slab (North) - Concrete & Curing 16 25-May-16 07-Jun-16 -431 OHVD Base Slab (North) - Concrete & Curing, OHVD Base S9B-T34-B13-1220 OHVD Base Slab (North) - Hanger Wall & Scaffolding to Roof 08-Jun-16 14-Jun-16 -431 Calendar Day OHVD Base Slab (North) - Hanger Wall & Scaffold S9B-T34-B13-1230 OHVD Base Slab (South) - Scaffolding Erection 11-May-16 17-May-16 -431 OHVD Base Slab (South) - Scaffolding Erection, OHVD Base Slab (South) - Scaffolding Erec S9B-T34-B13-1240 OHVD Base Slab (South) - Formwork & Rebar Fixing 18-May-16 24-May-16 -431 Calendar Day OHYD Base Slab (South) - Formwork & Rebar Fixing, OHVD Base Slab (South) -S9B-T34-B13-1250 OHVD Base Slab (South) - Concrete & Curing 16 25-May-16 07-Jun-16 -431 Calendar Da OHVD Base Slab (South) - Congret's & Curing, OHVD Base S9B-T34-B13-1260 OHVD Base Slab (South) - Hanger Wall & Scaffolding to Roof 14-Jun-16 -431 Calendar Day OHVD Base Slab (South) - Hanger Wall & Scaffold S9B-T34-B13-1270 Roof - Waterproofing 08-Jun-16 14-Jun-16 -431 Calendar Da Roof - Waterproofing, Roof - Waterproofing S9B-T34-B13-1280 Roof - Rebar Fixing & Formwork 15-Jun-16 26-Jun-16 -431 Calendar Day Roof - Rebar Fixing & Formwor S9B-T34-B13-1290 Roof - Concrete 27-Jun-16 27-Jun-16 -431 Calendar Day Roof - Concrete, Roof - Concre S9B-T34-B14-1185 | Construct Roadside Barriers Construct Roadside Barriers, Construct Roadside Barriers 08-Jun-16 14-Jun-16 -410 Calendar Day Roof - Waterproofing, Roof - Waterproofing S9B-T34-B14-1280 Roof - Rebar Fixing & Formwork 15-Jun-16 Roof - Rebar Fixing & Formwork Milestone Revision Checked Approved 20-Apr-16 Critical Milestones CHUN WO - CRGL CEDD CONTRACT NO. HK/2009/02 Current Works Critical Works JOINT VENTURE WD II - Central Wanchai Bypass at Wan Chai East (Contract 2) Remaining Level of Effort 3-MONTH ROLLING PROGRAMME (dd 20-Apr-16)

Page 7 of 10

### CEDD CONTRACT HK/2009/02 Page 8 of 10 Activity ID Dur Actual Start Actual Finish 22 | 29 | 05 | 12 | 19 | 26 | 03 | 10 | 17 S9B-T34-B14-1290 Roof - Concrete 27-Jun-16 27-Jun-16 -410 Calendar Day S9B-T34-B15-1020 Base Slab - Concrete 20-Mar-16 A 20-Mar-16 A Base Slab - Concrete Calendar Day S9B-T34-B15-1030 Base Slab - Curing 21-Mar-16 A Base Slab - Curing 25-Mar-16 A Calendar Day S9B-T34-B15-1040 | Wall (North) - Waterproofing & Working Platform 20-Apr-16 23-Apr-16 Wall (North) - Waterproofing & Working Platform, Wall (North) - Waterproofing & Working Platform Calendar Day S9B-T34-B15-1050 Wall (North) - Rebar Fixing 24-Apr-16 26-Apr-16 -403 Wall (North) - Rebar Fixing, Wall (North) - Rebar Fixing Calendar Day S9B-T34-B15-1060 Wall (North) - Formwork 27-Apr-16 28-Apr-16 -402 Calendar Day Wall (North) - Formwork, Wall (North) - Formwork S9B-T34-B15-1070 Wall (North) - Concrete 29-Apr-16 -402 Calendar Day Wall (North) - Concrete, Wall (North) - Concrete S9B-T34-B15-1080 Wall (North) - Curing & Formwork Dismantling Calendar Day 30-Apr-16 02-May-16 -402 Wall (North) - Curing & Formwork Dismantling, Wall (North) - Curing & Formwork Dismantling S9B-T34-B15-1090 Wall (South) - Waterproofing & Working Platform 22-Apr-16 Calendar Day Wall (South) - Waterproofing & Working Platform, Wall (South) - Waterproofing & Working Platform S9B-T34-B15-1100 Wall (South) - Rebar Fixing 23-Apr-16 25-Apr-16 -401 Calendar Day Wall (South) - Rebar Fixing, Wall (South) - Rebar Fixing S9R-T34-R15-1110 Wall (South) - Formwork Calendar Day Wall (South):- Formwork, Wall (South) - Formwork S9B-T34-B15-1120 Wall (South) - Concrete 28-Apr-16 28-Apr-16 -401 Calendar Day Wall (South) - Concrete, Wall (South) - Concrete S9B-T34-B15-1130 Wall (South) - Curing & Formwork Dismantling 01-May-16 Calendar Day Wall (South) - Curing & Formwork Dismantling, Wall (South) - Curing & Formwork Dismantling S9B-T34-B15-1140 Wall (Middle) - Rebar Fixing & Working Platform 24-Apr-16 27-Apr-16 -403 Calendar Day Wall (Middle) - Rebar Fixing & Working Platform, Wall (Middle) - Rebar Fixing & Working Platform S9B-T34-B15-1150 Wall (Middle) - Formwork 27-Apr-16 29-Apr-16 -403 Wall (Middle) - Formwork, Wall (Middle) - Formwork S9B-T34-B15-1160 Wall (Middle) - Concrete 29-Apr-16 30-Apr-16 -403 Calendar Day Wall (Middle) - Concrete, Wall (Middle) - Concrete S9B-T34-B15-1170 Wall (Middle) - Curing & Formwork Dismantling 30-Apr-16 03-May-16 Wall (Middle) - Curing & Formwork Dismantling, Wall (Middle) - Curing & Formwork Dismantling -403 Calendar Day S9R-T34-B15-1175 Construct Roadside Barriers 03-May-16 11-May-16 -322 HK Working Da Construct Roadside Barriers, Construct Roadside Barriers S9B-T34-B15-1180 OHVD Base Slab (North) - Scaffolding Erection 11-May-16 18-May-16 OHVD Base Slab (North) - Scaffolding Erection, OHVD Base Slab (North) - Scaffolding Ere S9B-T34-B15-1190 OHVD Base Slab (North) - Formwork & Rebar Fixing 25-May-16 -403 Calendar Day OHVD Base Slab (North) - Formwork & Rebar Fixing, OHVD Base Slab (North) S9B-T34-B15-1200 OHVD Base Slab (North) - Concrete & Curing 15 15 25-May-16 08-Jun-16 -403 Calendar Day OHVD Base Slab (North) - Concrete & Curing, OHVD Base S9R-T34-R15-1210 OHVD Base Slab (North) - Hanger Wall & Scaffolding to Root 15-Jun-16 -403 Calendar Day OHVD Base Slab (North) - Hanger Wall & Scaffol S9B-T34-B15-1220 OHVD Base Slab (South) - Scaffolding Erection 11-May-16 18-May-16 -403 Calendar Day OHVD Base Slab (South) - Scaffolding Erection, OHVD Base Slab (South) - Scaffolding Erection S9B-T34-B15-1230 OHVD Base Slab (South) - Formwork & Rebar Fixing 25-May-16 Calendar Day OHVD Base Slab (South) - Formwork & Rebar Fixing, OHVD Base Slab (South) S9B-T34-B15-1240 OHVD Base Slab (South) - Concrete & Curing 16 25-May-16 08-Jun-16 -403 Calendar Day OHVD Base Slab (South) - Concrete & Curing, OHVD Base S9B-T34-B15-1250 OHVD Base Slab (South) - Hanger Wall & Scaffolding to Roof Calendar Day OHVD Base Slab (South) - Hanger Wall & Scaff S9B-T34-B15-1260 Roof - Waterproofing 15-Jun-16 22-Jun-16 -403 Calendar Day Roof - Waterproofing, Roof - Waterpro S9B-T34-B15-1270 Roof - Formwork & Rebar Fixing 14 22-Jun-16 04-Jul-16 Calendar Day Roof + . Formwork 8 S9B-T34-B15-1300 Roof - Scaffolding Dismantling 18-Jul-16 25-Jul-16 -295 Calendar Day S9B-T34-B16-1020 Base Slab - Concrete 20-Mar-16 A 20-Mar-16 A S9B-T34-B16-1030 Base Slab - Curing 21-Mar-16 A Base Slab - Curing 26-Mar-16 A Calendar Day S9B-T34-B16-1040 Wall (North) - Waterproofing & Working Platform 23-Apr-16 Wall (North) - Waterproofing & Working Platform, Wall (North) - Waterproofing & Working Platform S9B-T34-B16-1050 Wall (North) - Rebar Fixing 24-Apr-16 26-Apr-16 -577 Calendar Day Wall (North) - Rebar Fixing, Wall (North) - Rebar Fixing S9B-T34-B16-1060 Wall (North) - Formwork 27-Apr-16 28-Apr-16 -577 Calendar Day Wall (North) - Formwork, Wall (North) - Formwork S9B-T34-B16-1070 Wall (North) - Concrete 29-Apr-16 -577 Calendar Day Wall (North) - Concrete, Wall (North) - Concrete S9B-T34-B16-1080 Wall (North) - Curing & Formwork Dismantling 30-Apr-16 02-May-16 -577 Wall (North) - Curing & Formwork Dismantling, Wall (North) - Curing & Formwork Dismantling S9B-T34-B16-1090 Wall (South) - Waterproofing & Working Platform 24-Apr-16 26-Apr-16 Calendar Day Wall (South) - Waterproofing & Working Platform, Wall (South) - Waterproofing & Working Platform S9B-T34-B16-1100 Wall (South) - Rebar Fixing Wall (South) - Rebar Fixing, Wall (South) - Repar Fixing 27-Apr-16 29-Apr-16 -581 Calendar Day S9B-T34-B16-1110 Wall (South) - Formwork 01-May-16 Calendar Day Wall (South) - Formwork, Wall (South) - Formwork S9B-T34-B16-1120 Wall (South) - Concrete 02-May-16 Calendar Day 02-May-16 ■ Wall (South) - Concrete, Wall (South) - Concrete S9B-T34-B16-1130 Wall (South) - Curing & Formwork Dismantling 05-May-16 Calendar Day Wall (South) - Curing & Formwork Dismantling, Wall (South) - Curing & Formwork Dismantling S9B-T34-B16-1135 Construct Roadside Barriers (North and South) 06-May-16 12-May-16 -458 HK Working Day Construct Roadside Barriers (North and South), Construct Roadside Barriers (North and South) S9B-T34-B16-1140 Wall (Middle) - Rebar Fixing & Working Platform 08-Jul-16 11-Jul-16 Wall (Mid S9B-T34-B16-1150 Wall (Middle) - Formwork 10-Jul-16 12-Jul-16 -656 Calendar Day S9B-T34-B17-1020 Base Slab - Rebar Fixing Base Slab - Rebar Fixing Calendar Day S9B-T34-B17-1030 Base Slab - Concrete 27-Mar-16 A 27-Mar-16 A I Base Slab - Concrete Calendar Day S9B-T34-B17-1040 Base Slab - Curing 28-Mar-16 A 07-Apr-16 A Calendar Day S9B-T34-B17-1050 Wall (North) - Waterproofing & Working Platform 20-Apr-16 24-Apr-16 -300 Calendar Day Wall (North) - Waterproofing & Working Platform, Wall (North) - Waterproofing & Working Platform S9B-T34-B17-1060 Wall (North) - Rebar Fixing 27-Apr-16 Wall (North) - Rebar Fixing, Wall (North) - Rebar Fixing -300 S9B-T34-B17-1070 Wall (North) - Formwork 03-May-16 04-May-16 -306 Calendar Day Wall (North) - Formwork, Wall (North) - Formwork S9B-T34-B17-1080 Wall (North) - Concrete 05-May-16 05-May-16 Calendar Day Wall (North) - Concrete, Wall (North) - Concrete S9B-T34-B17-1090 Wall (North) - Curing & Formwork Dismantling 06-May-16 08-May-16 -306 Calendar Day Wall (North) - Curing & Formwork Dismantling, Wall (North) - Curing & Formwork Dismantling S9B-T34-B17-1100 Wall (South) - Waterproofing & Working Platform 20-Apr-16 24-Apr-16 Wall (South) - Waterproofing & Working Platform, Wall (South) - Waterproofing & Working Platform Milestone Revision Checked Approved 20-Apr-16 Critical Milestones CHUN WO - CRGL CEDD CONTRACT NO. HK/2009/02 Current Works Critical Works WD II - Central Wanchai Bypass at Wan Chai East (Contract 2) JOINT VENTURE Remaining Level of Effort

3-MONTH ROLLING PROGRAMME (dd 20-Apr-16)

### CEDD CONTRACT HK/2009/02 Page 9 of 10 Activity Name Dur Actual Finish Float S9B-T34-B17-1110 Wall (South) - Rebar Fixing 24-Apr-16 27-Apr-16 -300 Calendar Day Wall (South) - Rebar Fixing, Wall (South) - Rebar Fixing S9B-T34-B17-1120 Wall (South) - Formwork 03-May-16 04-May-16 -306 Calendar Day Wall (South) - Formwork, Wall (South) - Formwork S9B-T34-B17-1130 Wall (South) - Concrete 05-May-16 05-May-16 -306 Calendar Day Wall (South) - Concrete, Wall (South) - Concrete S9B-T34-B17-1140 Wall (South) - Curing & Formwork Dismantling 06-May-16 08-May-16 -306 Calendar Day Wall (South) - Curing & Formwork Dismantling, Wall (South) - Curing & Formwork Dismantling S9B-T34-B17-1150 Wall (Middle) - Rebar Fixing & Working Platform 22-Apr-16 -293 Wall (Middle) - Rebat Fixing & Working Platform, Wall (Middle) - Rebar Fixing & Working Platform Calendar Day S9B-T34-B17-1160 Wall (Middle) - Formwork 21-Apr-16 23-Apr-16 -293 Wall (Middle) - Formwork, Wall (Middle) - Formwork S9B-T34-B17-1170 Wall (Middle) - Concrete 24-Apr-16 Calendar Day Wall (Middle) - Concrete, Wall (Middle) - Concrete S9B-T34-B17-1180 Wall (Middle) - Curing & Formwork Dismantling 24-Apr-16 Wall (Middle) - Curing & Formwork Dismantling, Wall (Middle) - Curing & Formwork Dismantling 27-Apr-16 -293 Calendar Day S9B-T34-B17-1185 Construct Roadside Barriers 09-May-16 15-May-16 Construct Roadside Barriers Construct Roadside Barriers -306 S9B-T34-B17-1190 OHVD Base Slab (North) - Scaffolding Erection 08-Jul-16 11-Jul-16 -313 Calendar Day OHVD Ba S9B-T34-B17-1200 OHVD Base Slab (North) - Formwork & Rebar Fixing 11-Jul-16 18-Jul-16 S9B-T34-B17-1210 OHVD Base Slab (North) - Concrete & Curing 30-Jul-16 -313 Calendar Day S9B-T34-B17-1230 OHVD Base Slab (South) - Scaffolding Frection 08-14-16 11-Jul-16 -322 OHVD Ba S9B-T34-B17-1240 OHVD Base Slab (South) - Formwork & Rebar Fixing 18-Jul-16 -322 Calendar Day S9B-T34-B17-1250 OHVD Base Slab (South) - Concrete & Curing 18-10-16 30-10-16 -322 Calendar Day S9B-T34-B17-1290 Roof - Waterproofing 15-May-16 22-May-16 Roof - Waterproofing, Roof - Waterproofing -295 Calendar Day S9B-T34-B17-1291 Roof - Scaffolding to Roof, Formwork & Rebar Fixing 24 15-May-16 05-Jun-16 -306 Roof - Scaffolding to Roof, Formwork & Rebar Fixing, Roof - Sca S9B-T34-B17-1292 Roof - Concrete Calendar Day Roof - Concrete Roof - Concrete S9B-T34-B17-1293 Roof - Curing Roof - Curing, Roof - Curing 06-Jun-16 12-Jun-16 -306 Calendar Day S9B-T34-B17-1294 Roof - Scaffolding Dismantling Roof - Scaffolding Dismantling, Roof - Scaffolding S9B-T34-B17-1311 Construct Remaining Base Slab and Walls (after bulkhead breakthrough at eastern tunnel) 14 08-Jul-16 20-Jul-16 -332 Calendar Day Section 10 Works - CWB Tunnel Structure (CH3246 - CH3400) Tunnel Portion 5 (CH3276-CH3400) S10-T5-1001A Guidewall for D-Wall Construction for Stage 1 and Stage 2 Guidewall for D-Wall Construction for Stage 1 and Stage 2 02-Jan-16 A 21-Mar-16 A HK Working Day S10-T5-1040 Tunnel Portion 5 Stage 2 D-wall (24 panels; 9d/panel; 2G+1C) 65 46 15-Mar-16 A 08-Jun-16 HK Working Day S10-T5-1055 Bored Pile Proof Coring at Tunnel Portion 5 Bored Pile Proof Coling at Tunnel Portion 5 10-Mar-16 A 26-Mar-16 A Calendar Day S10-T5-1060 Pump Test / Instrumentation - Tunnel Portion 5 29-Mar-16 A 15-May-16 Pump Test / Instrumentation - Tunnel Portion 5, Pump Test / Instrumentation - Tunnel Portion S10-T5-2010 Tunnel Portion 5 - Excavate to Level S1A and Install Strut S1A (12,000m3@ 900m3/d) 15-May-16 06-Jun-16 Calendar Day Tunnel Portion 5 - Excavate to Level S1A and Install Strut S1A S10-T5-2020 Tunnel Portion 5 - Excavate to Level S1 and Install Strut S1 (32,000m3@ 1100m3/d) 35 35 06-Jun-16 07-Jul-16 -622 Calendar Day Tunnel Portion S10-T5-2030 Tunnel Portion 5 - Excavate to Level S2 and Install Strut S2 (42,000m3@ 1100m3/d) 16-Aug-16 -622 Calendar Day Diaphragm Wall Construction S9B-T5-DW-1240 D-wall panel P261 15-Mar-16 A Calendar Day S9B-T5-DW-1250 D-wall panel P211 30-Mar-16 A 10-Apr-16 A Calendar Day S9B-T5-DW-1260 D-wall panel C228 Calendar Day D-wall panel C228 S9B-T5-DW-1270 D-wall panel C270 D-wall panel C270 19-Mar-16 A 27-Mar-16 A Calendar Day S9B-T5-DW-1280 D-wall panel C222 Calendar Day D-wall panel C222, D-wall panel C222 17-Mar-16 A 24-Mar-16 A Calendar Day D-wall panel C216 S9B-T5-DW-1300 D-wall panel P225 26-Apr-16 Calendar Day D-wall panel P225, D-wall panel P225 S9B-T5-DW-1310 D-wall panel C232 21-Apr-16 29-Apr-16 Calendar Day D-wall panel C232, D-wall panel C232 S9B-T5-DW-1320 D-wall panel C226 20-Mar-16 A D-wall panel C226 Calendar Day S9B-T5-DW-1330 D-wall panel P229 25-Mar-16 A 15-Apr-16 A Calendar Day S9B-T5-DW-1340 D-wall panel C230 29-Apr-16 07-May-16 D-wall panel C230, D-wall panel C230 Calendar Day S9B-T5-DW-1350 D-wall panel P227 03-May-16 11-May-16 Calendar Day D-wall panel P227, D-wall panel P227 S9B-T5-DW-1360 D-wall panel P267 28-Mar-16 A 05-Apr-16 A 19-Apr-16 A 27-Apr-16 D-wall panel P209, D-wall panel P209 Calendar Day S9B-T5-DW-1380 D-wall panel P213 23-Apr-16 01-May-16 Calendar Day D-wall panel P213, D-wall panel P213 S9B-T5-DW-1390 D-wall panel C230A 27-Apr-16 05-May-16 -629 Calendar Day D-wall panel C230A, D-wall panel C230A S9B-T5-DW-1400 D-wall panel C224 18-Apr-16 A 08-May-16 Calendar Day D-wall panel C224, D-wall panel C224 S9B-T5-DW-1410 D-wall panel C214 D-wall panel C214 12-Apr-16 A 17-Apr-16 A Calendar Day S9B-T5-DW-1420 D-wall panel C218 20-Apr-16 28-Apr-16 -617 Calendar Day D-wall panel C218, D-wall panel C218 S9B-T5-DW-1430 D-wall panel C209A 02-May-16 D-wall panel C209A, D-wall panel C209A Calendar Day S9B-T5-DW-1440 D-wall panel P219 27-Apr-16 05-May-16 -617 Calendar Day D-wall panel P219, D-wall panel P219 S9B-T5-DW-1450 D-wall panel P215 09-May-16 D-wall panel P215, D-wall panel P215 S9B-T5-DW-1460 D-wall panel C220 D-wall panel C220 01-Apr-16 A 14-Apr-16 A Date Milestone Revision Checked Approved 20-Apr-16 Critical Milestones CHUN WO - CRGL CEDD CONTRACT NO. HK/2009/02 Current Works Critical Works JOINT VENTURE WD II - Central Wanchai Bypass at Wan Chai East (Contract 2) Remaining Level of Effort

3-MONTH ROLLING PROGRAMME (dd 20-Apr-16)

### CEDD CONTRACT HK/2009/02

Page 10 of 10

tivity ID	Activity Name	On Du	Rem	Scheduled/	Scheduled/	Total	Calendar					Name of the					2016								
			Dur	Actual Start	Actual Finish	Float		Lange Control			Apri					May					Jun	е			July
S9B-T5-DW-1470	D-wall panel P221	0	0	08-Apr-16 A	16-Apr-16 A		Calandar Barr	20	27	03	10	17	24	01	80	1	15	22	29	05	12	19	26	03	10
Control of the Contro		9	U	00-Apr-10 A	10-Apr-10 A		Calendar Day		1			D-wall panel	P221		1	- 8	1	1		i	1	1	1	1	1
Section 11 of th	ne Works - Remainder of Works								1	1	1 3				į		1	- 1		1	1	7	1	1	1
Demolition Work	S.								1		1	1	- 1		1	li li	1				1	*	1		1 1
S11-DEMO-1010	Fill up and compact with approved material from +1.5mPD to finished GL	22	9	22-Mar-16 A	27-Арг-16	115	Calendar Day			<u> </u>			Fill	up and d	compact	with app	roved m	aterial fro	m +1.5m	PD to fin	ished GL	1	1	1.1	1 1
S11-DEM O-1014	Realignment of HEC power calble and protection works before backfilling	6	6	22-Mar-16 A	08-May-16	115	Calendar Day							4.00.00.00	1	1		1	- 11 - 1 - 1 - 1 - 1 - 1 - 1 - 1 - 1 -	1	on works t	- 17	kfilling		1 /
S11-DEM O-1015	Cable joint and backfilling to GL (by HEC)	14	14	09-May-16	21-May-16	115	Calendar Day	*******			į		******								GL (by H		,		4
S11-DEM O-1100	Demolition of existing WSD salt water pumping station	60	60	20-Apr-16	12-Jun-16	-118	Calendar Day		1		1					_	_	1-1		ojimmig te			existing W	SD salt wat	er pumping st
S11-DEM O-1105	Remove marine deposit between the southern D-wall and old WSD salt water pumping station	30	30	10-May-16	13-Jun-16	-88	HK Working Day		1						1 -					i .		1		1	the southern D
Formation and H	ard Landscaping Works										1	Ť				1		1		1	1,0	inove ma	ine depos	Dotwoon	ic sodificin b
S11-FM-2010	Erect Temporary Conctractor's Office At Tunnel Portion 2	50	0	19-Feb-16 A	09-Apr-16 A		Calendar Day			4	Erect Tem	porary Conct	ractor's	Office A	t Tunnel	Portion 2	2	1		i	1	ì	1	1	1 1
Soft Landscapin	ng & Establishment Works						-													·					
Section 8D of the	Works - Establishment Works in Area 8														Ì		1	1		1	1	1	1	1	1 1
S8D-0010	Carry out establishment work on new ferry pier	324	130	28-Aug-15 A	13-Aug-16	0	Calendar Day	<u></u>							1									<u>i</u>	
Section 12 of the	Works - Protection and Preservation of Existing Trees						•		1	1					+		1	- 1		ř.	1	1	1.	1	1
S12-0010	Protection and preservation of existing trees	2375	821	24-Feb-10 A	19-Apr-18	-671	Calendar Day			1	1				1	-		- :		1	1	- 1	1	1	

♦ Milestone
♦ Critical Milestones
Current Works
Critical Works
Remaining Level of Effort

CHUN WO - CRGL
JOINT VENTURE

CEDD CONTRACT NO. HK/2009/02


WD II - Central Wanchai Bypass at Wan Chai East (Contract 2)
3-MONTH ROLLING PROGRAMME (dd 20-Apr-16)

Revision	Checked	Approved
	Revision	Revision Checked



## CEDD Contract No. HK/2012/08 Wan Chai Development Phase II Central - Wan Chai Bypass at Wan Chai West

Page: 1/6





CEDD Contract No. HK/2012/08 Wan Chai Development Phase II Central - Wan Chai Bypass at Wan Chai West Page : 2 / 6

MANIET IF	JIIINA STATE	- LEADER JO	JINI VENI	JKE			Central - wan Chal Bypass at wan Chal West		
ity Name	Activity ID	Remaining Dur	Early Start	Early Finish	Total Float	Activity % Complete	2016 Mar Apr	May	Jun
Sec II A - CWB A2 East : 2nd Layer Excavation & Shoring	SIIA13360	7	02-Mar-16 A	26-Mar-16	-112	65%			
Sec II A - CWB A2 East : Formation	SIIA13400	14	31-Mar-16	13-Apr-16	-116	0%		ļ	
Sec IIA - CWB A2 East : Blinding Layer &	Pile SIIA13420	12	14-Apr-16	27-Apr-16	-92	0%		!	
Heads Treatment Sec IIA - CWB A2 : demolition of temp but	ılk SIIA13448	30	24-Mar-16	22-Apr-16	-95	0%		!	
head wall at East end CWB A2 - Tunnel Structure								· ·	
Sec II A - CWB A2 : base, wall, OHVD & r	oof SIIA11700	60	15-May-16	13-Jul-16	-131	0%			
(bay 1 - Adjacent to Zone A1) Sec II A - CWB A2 : base, wall, OHVD & r	oof SIIA11740	60	29-May-16	27-Jul-16	-131	0%			_
(bay 2) Sec II A - CWB A2 : base, wall, OHVD & r	oof SIIA12492	60	15-May-16	13-Jul-16	-131	0%			<u> </u>
(bay 3) Sec II A - CWB A2 : base, wall, OHVD & r		60	29-May-16	27-Jul-16	-131	0%			_
(bay 4)  CWB B & A2(1))								!	
CWB B - ELS & Tunnel Structure									
CWB B - ELS								ļ.	
								!	
CWB B - ELS Stage 1 - West	CHARACC	_	24.3 45.4	24.4	40=	201			
Sec II A - CWB B West: 3rd Layer Excavation & Shoring	SIIA13562	5	21-Jan-16 A	24-Mar-16	-125	0%		!	
Sec II A - CWB B West: 4th Layer Excava & Shoring		25	25-Mar-16	18-Apr-16	-125	0%			
Sec II A - CWB B West: Formation Excavation	SIIA13602	4	19-Apr-16	22-Apr-16	-125	0%		ļ.	
Sec II A - CWB B West: Blinding Layer & Head Treatment	Pile SIIA13622	14	19-Apr-16	02-May-16	-125	0%		į	
CWB B - ELS Stage 2 - Concrete Plug								!	
Sec II A - CWB CP & WP: Wet Excavation Temporary Works	& SIIA 15120	32	27-Jan-16 A	20-Apr-16	-76	0%		<u> </u>	
Sec II A - CWB CP & WP: Treatment to Concrete Plug	SIIA 15160	12	21-Apr-16	02-May-16	-76	0%		į	
Sec II A - CWB B: Demolish Sheetpile Bulkhead wall at Concrete Plug	SIIA 15170	14	03-May-16	16-May-16	-76	0%			
Sec II A - CWB CP & WP: Blinding Layer Cutting of C4 Bulkhead	& SIIA 15180	12	17-May-16	28-May-16	-76	0%			
CWB B - Tunnel Structure								ļ.	
Sec II A - CWB B: base, wall, OHVD & roo (bay 1 - Adajcent to Zone A2)	f SIIA13560	85	21-Apr-16	14-Jul-16	-125	0%			-
Sec II A - CWB B: base, wall, OHVD & roo	f SIIA13600	70	28-Apr-16	06-Jul-16	-125	0%			<del>-</del>
(bay 2) Sec II A - CWB B: base, wall, OHVD & roo	f SIIA13660	65	09-May-16	12-Jul-16	-125	0%			
(bay 3 - Adjacent to C4)  CWB C (W)								,	
CWB C(W) - ELS & Tunnel Structure									
CWB C(W) - ELS									
CWB C(W) - ELS Stage 1 East									
Sec II A - CWB CW East: 3rd Layer	SIIA12121	18	20-Mar-16	06-Apr-16	-102	0%			
Excavation & Shoring Sec II A - CWB CW East: Formation	SIIA12141	4	07-Apr-16	10-Apr-16	-102	0%			
Excavation Sec II A - CWB CW East: Blindling Layer		9	11-Apr-16	19-Apr-16	-102	0%			
Barrette Trimming Sec II A - CWB CW: Demolish Bulkhead a		26	20-Apr-16	15-May-16	-102	0%			
MVB (adj. to bay 3)  CWB C(W) - ELS Stage 2 Concrete Plug	311 (133 10	20	20,10110	13 Hay 10	102	0.70			
	SIIA 12150	4	24-Fob 16 A	23-Mar-16	00	80%			
Sec II A - CWB CW CP: Grouting			24-Feb-16 A		-90				
Sec II A - CWB CW CP: Wet Excavation	SIIA 12170	7	24-Mar-16	30-Mar-16	-90	0%			
Sec II A - CWB CW CP: Treatment to Concrete Plug	SIIA 12190	11	31-Mar-16	10-Apr-16	-90	0%			
Sec II A - CWB CW CP: Cut Sheetpile	SIIA 12210	11	11-Apr-16	21-Apr-16	-90	0%			
Sec II A - CWB CW CP: Blinding Layer & Cutting of C4 Bulkhead	SIIA 12230	12	22-Apr-16	03-May-16	-90	0%		!	



## CEDD Contract No. HK/2012/08 Wan Chai Development Phase II Central - Wan Chai Bypass at Wan Chai West

Page : 3 / 6

	Activity ID	Remaining Dur	Early Start	Early Finish	Total Float	Activity % Complete
CWB C(W) - Tunnel Structure						Complete
Sec II A - CWB CW: base, wall, OHVD & roo (bay 1)		60	16-May-16	14-Jul-16	-102	0%
Sec II A - CWB CW: base, wall, OHVD & roo (bay 2)	f SIIA12180	60	17-Jun-16	15-Aug-16	-102	0%
CWB C (E)	'					
CWB C(E) - ELS & Tunnel Structure						
CWB C(E) - ELS						
Sec IIA - CWB CE: 2nd Layer Excavation &	SIIA13162	14	16-Mar-16 A	02-Apr-16	-134	12.5%
Shoring Sec IIA - CWB CE: 3rd Layer Excavation &		14	03-Apr-16	16-Apr-16	-134	0%
shoring			·	·		
	SIIA13165	7	17-Apr-16	23-Apr-16	-134	0%
Sec II A - CWB CE: Blinding Layer & Barrette Trimming	e SIIA13166	11	24-Apr-16	04-May-16	-134	0%
Sec II A - CWB CE: Demolish Bulkhead at MVB (adj. to bay 3)	SIIA13270	26	05-May-16	30-May-16	-134	0%
Sec II A - CWB CE: Demolish Bulkhead at C1 Interface	SIIA13290	26	31-May-16	25-Jun-16	-134	0%
CWB C(E) - Tunnel Structure						
Sec II A - CWB CE: base, wall, OHVD & roof	SIIA13220	60	05-May-16	03-Jul-16	-103	0%
(bay 2) Sec II A - CWB CE: base, wall, OHVD & roof	SIIA13260	60	31-May-16	29-Jul-16	-108	0%
(bay 1) (after MVB Bulkhead Removal)  CWB C - Exhaust Duct						
CWB C - Exhaust Duct Piling						
Sec II A - Exhaust Duct at Slip Rd3: Set Up & Loading Test	SIIA12860	14	21-Mar-16	06-Apr-16	-67	0%
CWB C - Exhaust Duct Temp Work & ELS						
Sec II A - Exhaust Duct at Slip Rd3: Temp. Sheetpiling	SIIA12880	21	07-Apr-16	27-Apr-16	-80	0%
Sec II A - Exhaust Duct at Slip Rd3: Excavation	n SIIA12900	30	28-Apr-16	27-May-16	-80	0%
& Shoring  Sec II A - Exhaust Duct at Slip Rd3: Blinding 8	SIIA12910	10	28-May-16	06-Jun-16	-80	0%
Capping Plate Sec II A - Exhaust Duct at Slip Rd3: Demolish	SIIA12920	30	07-Jun-16	06-Jul-16	-80	0%
Bulkheads  CWB C - Exhaust Duct Structural Work						
Sec II A - Exhaust Duct at Slip Rd3: bottom	CTIA 12040	30	07-Jun-16	06 1.1 16	-66	0%
slab, wall and top slab (bay 2)	JIIA1277U	30	07-7011-10	06-Jul-16	-00	0%
CWB D - Slip Road 1						
CWB D - Slip Road 1 - Dwall Construction & P						
Sec II A - CWB SR1: Concrete Plug (MTR TWI	_) SIIA12340	12	17-Feb-16 A	31-Mar-16	-65	78.18%
CWB D - Slip Road 1 - Pumping Test Preparat	ion/ Pumping Test					
Sec II A - CWB SR1: Sonic Test for Dwall	SIIA12380	43	30-Dec-15 A	01-May-16	1004	28.33%
Sec II A - CWB SR1: Install dewatering/	SIIA12400	54	20-Mar-16	12-May-16	-72	0%
recharging/ observation wells  CWB D - Slip Road 1 - ELS & Tunnel Structure	<u> </u>					
CWB D - Slip Road 1 - ELS						
CWB D - SR1 - ELS - East						
Sec II A - CWB SR1 East: 2nd Layer Excavation & Shoring	SIIA 12482	12	16-Mar-16 A	31-Mar-16	-93	25%
Sec II A - CWB SR1 East: Formation Excavation	SIIA 12502	3	01-Apr-16	03-Apr-16	-93	0%
Sec II A - CWB SR1 East: Blinding & Pile	SIIA 12522	10	04-Apr-16	13-Apr-16	-50	0%
Head Treatment  CWB D - SR1 - ELS - Middle						
Sec II A - CWB SR1 Middle: 2nd Layer	SIIA 12530	18	15-Mar-16 A	06-Apr-16	-48	57.14%
Excavation & Shoringg Sec II A - CWB SR1 Middle: 3rd Layer	SIIA 12550	10	07-Apr-16	16-Apr-16	-48	0%
Excavation & Shoring	SIIA 12550	10	07-Apr-16	16-Aþr-16	-40	0%



## CEDD Contract No. HK/2012/08 Wan Chai Development Phase II Central - Wan Chai Bypass at Wan Chai West

Page : 4 / 6

	Activity ID	Remaining Dur	Early Start	Early Finish	Total Float	Activity of
y Name						Activity % Complete
Sec II A - CWB SR1 Middle: Formation Excavation	SIIA 12570	2	17-Apr-16	18-Apr-16	-48	0%
Sec II A - CWB SR1 Middle: Blinding Layer Pile Head Treatment	& SIIA 12590	10	13-May-16	22-May-16	-72	0%
CWB D - SR1 - ELS - West	1	1				
Sec II A - CWB SR1 West: 1st Layer Excavation & Shoring	SIIA 12600	8	01-Apr-16	08-Apr-16	-65	0%
Sec II A - CWB SR1 West: 2nd Layer	SIIA 12620	8	09-Apr-16	16-Apr-16	-65	0%
Excavation & Shoring Sec II A - CWB SR1 West: 3rd Layer	SIIA 12640	8	17-Apr-16	24-Apr-16	-65	0%
Excavation & Shoring Sec II A - CWB SR1 West: Formation	SIIA 12660	3	25-Apr-16	27-Apr-16	-65	0%
Excavation Sec II A - CWB SR1 West: Blinding Layer	SIIA 12680	1	28-Apr-16	28-Apr-16	-65	0%
CWB D - Slip Road 1 - Tunnel Structure						
Sec II A - CWB SR1: base, wall & roof (bay	1) SIIA12500	30	04-Apr-16	03-May-16	-74	0%
Sec II A - CWB SR1: base, wall & roof (bay		30	21-Apr-16	20-May-16	-74	0%
					-74	0%
Sec II A - CWB SR1: base, wall & roof (bay		30	08-May-16	06-Jun-16		
Sec II A - CWB SR1: base, wall & roof (bay		30	25-May-16	23-Jun-16	-74	0%
Sec II A - CWB SR1: base, wall & roof (bay		30	11-Jun-16	10-Jul-16	-74	0%
CWB D - Slip Road 1 - Trough / Retaining	Wall					
CWB D - Slip Road 1 - Trough/Retaining Wa	II Temp Work & ELS					
Sec II A - CWB SR1 Trough & RW: Preboring for installing Sheetpile (120 nos@ 3 nos./day)	SIIA12740	20	17-Mar-16 A	16-Apr-16	-93	16.67%
Sec II A - CWB SR1 Trough & RW: install sheetpile	SIIA12760	21	28-Mar-16	25-Apr-16	-93	0%
Sec II A - CWB SR1 Trough & RW: Excavatio & Shoring	n SIIA12780	20	26-Apr-16	20-May-16	-93	0%
CWB D - Slip Road 1 - Trough/Retaining Wa	II Structure					
Sec II A - CWB SR1 Trough & RW: Trough	SIIA12800	18	21-May-16	11-Jun-16	-93	0%
Structure (bay 1) Sec II A - CWB SR1 Trough & RW: Trough	SIIA13720	18	06-Jun-16	27-Jun-16	-93	0%
Structure (bay 2) Sec II A - CWB SR1 Trough & RW: Retaining	SIIA13800	15	17-Jun-16	05-Jul-16	-93	0%
Walls RW3 (bay 1)  Section III - Road D11 & Part of Road P2,	Area 4, Implement	1st Stage ITA				
Roadwork & Utilities						
Remaining Works for Handing Over Area 4						
Utilities	SIII11080	23	29-Feb-16 A	20-Apr-16	13	42.5%
Remaining Roadwork at West	SIII1100	36	20-Feb-16 A	06-May-16	0	40%
<u> </u>		7			0	
Others	SIII11120	/	07-May-16	16-May-16	U	0%
Works after the Box Culvert Reinstatement						
	SIII10240	76	15-Jun-16	12-Sep-16	-68	0%
Box Culvert L1 & FRP-L - Bay 8						
Box Culvert L1 & FRP-L - Bay 8 Structure						
Sec VI C - Culvert L - Diversion of flow from temp channel into Cul L	CUL10252	2	24-Mar-16	25-Mar-16	40	0%
Culvert L - Bay 8 - Temporary Works for Flow	v CUL10260	31	03-Feb-16 A	29-Apr-16	14	43.64%
Diversion & Box Culvert Construction  Culvert L - bay 8 - construct pile cap	CUL11320	25	30-Apr-16	31-May-16	14	0%
Culvert L - bay 8 - construct base slab	CUL11322	25	01-Jun-16	30-Jun-16	14	0%
Box Culvert L1 & FRP-L - Bay 12 to 13						
Box Culvert L1 & FRP-L - Bay 12 to 13 Pi	ling					
Culvert L - bay 13 - construct pre-bored H-pile		32	22-Feb-16 A	30-Apr-16	-98	40.74%
(PC10 & PC11)	e COL12550	32	22-1 ED-10 A	30-Apr-10	-90	40.7470



## CEDD Contract No. HK/2012/08 Wan Chai Development Phase II Central - Wan Chai Bypass at Wan Chai West

Page : 5 / 6

- OI	MAGIAIL	and the state of the					Ochtrar - Wan Onar Bypass at Wan Onar West	
y Name	Activity ID	Remaining Dur	Early Start	Early Finish	Total Float	Activity % Complete	2016 Mar Apr	May
Box Culvert L1 & FRP-L - Bay 12 to 13 Te	mp Work & ELS							
Culvert L - bay 12 & 13 - pile head treatment	CUL12480	90	03-May-16	18-Aug-16	-63	0%	•	
and construct pile cap PC9, PC10 & PC11  Box Culvert L1 & FRP-L - Bay 12 to 13 St	ructure							
Culvert L - bay 12 & 13 - Construct Precast	CUL12545	75	16-May-16*	12-Aug-16	-58	0%		
Units (off site)	CUL12343	/5	10-May-10	12-Aug-10	-36	070		
Section VI C - Area 3, 6, 8A & 8C								
Area 8A & 8C - Seawall Modification								
Modification of Seawall								
Modification of Seawall - Zone 1 & 2								
Sec VIC - Zone 1: Working Platform & P7 to	PRS10060	24	21-Mar-16*	21-Apr-16	-124	0%		
P17, P23 & P24  Area 8A - MTR Pump Room Clearance & H								
			16 Am 16	21	444	00/		
Sec VI C - Clearance of pump house for Handover	PRS-1060	5	16-Apr-16	21-Apr-16	-111	0%		
Area 6 - Box Culvert bay 5-6								
Sec VI C - Culvert L - bay 5, 6 - backfill to +4.0mPD	CUL11787	10	22-Oct-15 A	31-Mar-16	0	77.78%		
Sec VI C - backfill to formation level at Area 6	SVIC10020	7	24-Mar-16	31-Mar-16	0	0%		
Section VI D - Area 8B & 10								
WDII Box 1 Construction								
WDII Box 1 Existing Pile Head and Dry Dock								
		(2)	24 M 46*	10.7 16		00/		
Sec VI D - Precast Box 1 (bottom slab and temp bulk head wall)	WD-C3032	62	31-Mar-16*	18-Jun-16	0	0%		
Sec VID - Precast Box Beam	WD-C3052	40	16-Apr-16	03-Jun-16	-37	0%		
WDII Box I Existing Pile Head Treatment								
Sec VIC - Pile Head at Pile B3	PRS10300	5	09-Mar-16 A	25-Mar-16	-106	77.27%		
Sec VIC - Pile Head at Pile B4	PRS10320	14	26-Mar-16	15-Apr-16	-106	0%		
WDII Box 1 ELS								
Sec VIC - Excavation at Zone 3	WD-C3994	9	27-Apr-16	07-May-16	-124	0%		
								_
Sec VIC - Removal of Platform of Bored Pile		2	09-May-16	10-May-16	-124	0%		
Sec VIC - Install Column, C1, Struct S1 & RS1	WD-C3998	10	11-May-16	23-May-16	-124	0%		
Sec VIC - Excavation of Fluid	WD-C4000	8	24-May-16	01-Jun-16	-124	0%		
Sec VIC - Excavation of Rockfill to -7.5mPD	WD-C4020	4	02-Jun-16	06-Jun-16	-124	0%		
Sec VIC - 2nd Layer of Strut	WD-C4040	7	07-Jun-16	15-Jun-16	-124	0%		
Sec VIC - Excavation down to -11.5mPD	WD-C4060	4	16-Jun-16	20-Jun-16	-124	0%		
Section IV - Slip Road 3								
Roadwork & Utilities (Lung King Street)								
Stage 1 - MH1.2 to MH1.3 Road & Drainage	SIV11000	45	21-Mar-16*	18-May-16	-108	0%		
Stage 2 - MH1.3 to MH1.4 Road & Drainage	SIV11020	45	19-May-16	12-Jul-16	-108	0%		
Section VII - Remainder Works			<u> </u>					
Promenade Seawall Parapet Construction	1							
Sec VII - construct block seawall mass concre	te SVII10400	120	28-May-16*	20-Oct-16	39	0%		
coping & backfill to pavement formation  Section VIII - Landscape Softworks			., ==			- 70		
Soft Landscaping Works								
Sec VIII - Trees Planting	SVIII10040	180	21-Mar-16	28-Oct-16	0	0%		





### CEDD Contract No. HK/2012/08 Wan Chai Development Phase II Central - Wan Chai Bypass at Wan Chai West

Page : 6 / 6

tivity Name	Activity ID	Remaining Dur	Early Start	Early Finish	Total Float	Activity % Complete
						Complete
Section X - Protection & Preservation of T	rees					
Soft Landscaping Works						
Sec X - Protection & Preservation of Trees	SX10020	489	31-Jan-13 A	21-Jul-17	0	70.04%
VO : Construction of Box 4A & 4B						
Box 4A						
Concrete Fill with 300 dia. carrier drain (Approx 50m)	. 4A10000	21	06-Jun-16	30-Jun-16	-60	0%
Internal Suspended Slab & Internal Wall	4A10020	30	17-Jun-16	22-Jul-16	-60	0%

