

Your Ref:
Our Ref: 60453136.40032976/2018000575E

By Email and Post

MTR Corporation Limited
Fo Tan Railway House
No. 9, Lok King Street, Fo Tan
Shatin, N.T.,
Hong Kong

Attn.: Mr. Alfa Liu

9 November 2018

Dear Sirs,

**Consultancy Agreement A130-13
Independent Environmental Checker for CRS and LTS
CRS - Verification for 56th Monthly Environmental Monitoring and Audit (EM&A) Report
(October 2018) (Report No.: EB001340R0761)**

We refer to the 56th Monthly EM&A Report (October 2018) received under cover of the email from the Environmental Team, Arcadis Design & Engineering Limited, dated on 5 November 2018.

Further to our comments provided on 7 November 2018 and subsequent revision of the Report by Arcadis Design & Engineering Limited on 8 November 2018, we have no further comment and have verified the captioned report (Report No.: EB001340R0761).

Should you have any queries, please feel free to contact the undersigned at 3922 9366.

Yours faithfully
AECOM Consulting Services Ltd



Y. W. Fung
Independent Environmental Checker

LLMC/wwsc

cc Arcadis Design & Engineering Limited
Maeda Corporation

(Attn.: Mr. F. N. Wong) via email
(Attn.: Mr. Calvin Chan) via email



Maeda Corporation

MONTHLY REPORT (OCTOBER 2018)

MTRCL Contract C3840-13C

Tsim Sha Tsui Station Carnarvon Road Subway
and Entrances Modification Works



Maeda Corporation

Monthly EM&A Report (October 2018)

MTRCL Contract C3840-13C

Tsim Sha Tsui Station Carnarvon Road Subway and
Entrances Modification Works


Author Tung Chi Sun




Checker Wong Fu Nam



Proof Reader Raymond Sung



Approver John Berry



Report No EB001340R0761

CONTENTS

EXECUTIVE SUMMARY	3
1 INTRODUCTION	4
1.1 The Reporting Period.....	4
1.2 Project Background.....	4
1.3 Environmental Status.....	4
1.4 Construction Activities.....	5
2 EM&A REQUIREMENTS	6
2.1 Air Quality.....	6
2.2 Construction Noise.....	10
3 MONITORING RESULTS	12
3.1 Air Quality.....	12
3.2 Construction Noise.....	12
3.3 Conclusions and Recommendations.....	13
4 ENVIRONMENTAL AUDIT	14
4.1 Site Inspection.....	14
4.2 Compliance with Legal/Contractual Requirement.....	15
4.3 Environmental Complaints.....	15
4.4 Notification of Summons/Successful Prosecutions.....	15
5 CONSTRUCTION WASTE	16
5.1 Waste Management.....	16
5.2 Waste Management Status and Record.....	16
6 FUTURE ENVIRONMENTAL ISSUES	16
6.1 Key Environmental Issues.....	16
6.2 Mitigation Measures.....	16
7 CONCLUSIONS AND RECOMMENDATIONS	17
7.1 Conclusions.....	17
7.2 Recommendations.....	17

APPENDICES

Appendix A

Site Location Plan

Appendix B

Management Structure

Appendix C

Construction Programme

Appendix D

Implementation Schedule

Appendix E

Status of Environmental Licenses and Permits

Appendix F

Event and Action Plan

Appendix G

Monitoring Schedule

Appendix H

Weather Information Extracted from HK Observatory

Appendix I

Certificate of Laboratory and Equipment Calibration

Appendix J

Sample Data Record Sheet

Appendix K

Monitoring Results and Plots

Appendix L

Flow Chart for Handling Environmental Complaints

Appendix M

Waste Management Record

EXECUTIVE SUMMARY

Breaches of Action and Limit Levels

ES01 As the environmental monitoring results registered no breaches of Action and Limit Levels of air quality and construction noise during the Reporting Period, neither Notice of Exceedance nor the associated investigation and follow-up actions were required.

ES02 No major corrective actions were taken as the environmental audit during the Reporting Period observed:

- 1) No deficiencies with major environmental significance of the required environmental mitigation measures;
- 2) No non-compliance with the required waste management; and
- 3) No adverse environmental impacts on the sensitive receivers environed with the site of the Project.

Environmental Complaints

ES03 No environmental complaints were recorded during the Report Period.

Notification of Summons & Successful Prosecutions

ES04 No notification of summons and successful prosecutions were recorded during the Reporting Period.

Reporting Changes

ES05 Since 21 September 2018, due to outage of the HVS and damage of the HVS during the super typhoon Mangkhut who smashed into Hong Kong on 16 September 2018, the 24-Hr TSP monitoring has been replaced by 3 x 1-Hr TSP monitoring by hand-held dust meter when the highest dust impact occurs upon agreement with the IEC, MTRCL and Contractor .

Future Key Issues

General

ES06 Although the construction under the Project is approaching its final stage, the environmental mitigation measures recommended in the EM&A Plan and summarised in the Implementation Schedule should be maintained in order to alleviate potential adverse environmental impacts generated from construction activities to acceptable levels, .

Construction Noise

ES07 In order to ensure full compliance with statutory and non-statutory requirements and guidelines, proactive review of working methods, careful selection and arrangement of the noisy equipment as well as effective noise mitigation measures should be sustained.

Water Quality

ES08 Compliance with water quality mitigation measures remains one of the key environmental issues within the construction period, especially when water usage is high. Waste water treatment plant was replaced by sedimentation tank. As no site effluent was discharged from the Site in the past few months, no discharge water sample was collected and tested after April 2018. This situation of site effluent is anticipated to continue in the final stage of the construction under the Project.

Air quality

ES09 Implementation of necessary construction dust suppression measures should be sustained during dusty activities under dry and windy conditions.

1 INTRODUCTION

1.1 The Reporting Period

- 1.1.1 This is the 56th monthly EM&A report (hereinafter referred as 'This Report') covering construction period from 1 to 31 October 2018 (hereinafter referred as 'the Reporting Period').
- 1.1.2 This Report has been written in accordance with the **Environmental Monitoring and Audit Plan** (hereinafter referred as 'the EM&A Plan') enclosed in the **Project Profile – MTR Tsim Sha Tsui Station Carnarvon Road Subway and Entrances Modification Works**, which is registered in the Environmental Permit No. EP-440/2012 (hereinafter referred as 'the EP') (Register No.: PP-462/2012).

1.2 Project Background

- 1.2.1 In order to improve the appearance of Carnarvon Road Entrance D1 and D2 of Tsim Sha Tsui (hereafter referred as 'TST') Station and to provide a more comfortable walking environment nearby, MTR Corporation Limited (hereafter referred as 'MTRC' or 'the Corporation') has commissioned Meada Corporation (hereinafter referred as 'MC') the contract MTR Tsim Sha Tsui Station Carnarvon Road Subway and Entrances Modification Works (hereafter referred as 'the Project'). The Project is proposed to rebuild the existing Entrance D1 and D2 and construct a new Entrance D3 at the basement B2 level of the K11 Art Mall to connect to the TST station by a subway, which extends from the Entrance D1 and D2 and runs approximately 80m along Carnarvon Road and across the Bristol Avenue to the Entrance D3. The Project was commenced in March 2014 and is anticipated to be completed by the end of 2018.
- 1.2.2 The existing TST Station had been in operation before the **Environmental Impact Assessment Ordinance** (hereafter referred as 'EIAO') comes into effect on 1 April 1998. It constitutes an exempted Designated Project (hereinafter referred as 'DP') according to Section 9(2) (g) of the EIAO (Cap. 499). As the Project involves a material change to an exempted DP which may have potential environmental impacts, an environmental permit is required prior to the commencement of the modification works. The Project Profile has been developed to provide information for direct application of an environmental permit. The EP has been granted since 18 July 2012, after the Project Profile and the associated **EM&A Plan** were registered.
- 1.2.3 Site map, works area and locations of the environmental monitoring under the Project are illustrated in Figure 1.1 Site Location Plan of **Appendix A**.
- 1.2.4 Management structure of the Project, including organization chart, lines of communication and contact names and telephone numbers of key personnel, is demonstrated in **Appendix B**.
- 1.2.5 Construction programme is shown in **Appendix C**, whereas implementation schedule for the recommended environmental mitigation measures (hereinafter referred as 'the Implementation Schedule') are summarised in **Appendix D**, which fine tunes the construction activities and shows inter-relationships with the environmental protection/mitigation measures for the construction period. It is being reviewed and will be updated soon upon availability of more solid information.

1.3 Environmental Status

- 1.3.1 As required in the EP, AECOM Consulting Services Limited has been appointed as the Independent Environmental Checker under the Project (hereinafter referred as 'the IEC'), whereas Arcadis Design and Engineering Limited (formerly known as Hyder Consulting Limited) has been appointed as the Environmental Team under the Project (hereinafter referred as 'the ET').

1.3.2 According to the EP Condition 3.2 (a) under Environmental Monitoring and Audit (EM&A) during the Construction Period, baseline monitoring has been completed and the required Baseline Monitoring Report has been submitted to EPD on 14 February 2014 prior to commencement of the works under the Project.

1.3.3 Status of relevant environmental permits, licences, and/or notifications on environmental protection for the Project is summarised in **Table 1-3-1** below. They are detailed in **Appendix E**.

Table 1-3-1 Summary of Status of Environmental Licenses and Permits

Item	Description	License/Permit Status
1	Air Pollution Control (Construction Dust)	Notification Ref. 403252, 421293 & 433242 acknowledged on 02 Jun 2016, 18 Sep 2017 & 07 May 2018 respectively
2	Water Pollution Control Ordinance (Discharge License)	The discharge license (Ref No. WT00019722-2014) was granted on 01 Sep 2014 superseding the previous license (Ref No. WT00018229-2014)
3	Billing Account for Disposal of Construction Waste	A/C Ref. 7018523 granted on 25 Oct 2013
4	Chemical Waste Producer Registration	Registration Ref. 5213-2214-M2446-16 granted on 4 Mar 2014
5	Construction Noise Permit	GW-RE0635-18 approved on 19 September 2018 for operation of 4 submersible water pump (electric) or 1 drill for 24-hr; 4 drill & 4 grinder for 07:00-23:00 from 1 October 2018 to 30 March 2019.

1.4 Construction Activities

1.4.1 Construction activities undertaken during the Reporting Period and the following month are summarised in **Table 1-4-1**:

Table 1-4-1 Construction Activities

Item	Description
<u>Construction Activities Undertaken during the Reporting Period</u>	
1	BS and ABWF for Entrance D1
2	Removal of steel decking and backfilling for road reinstatement
3	Reinstatement of DSD drainage and underground Utility
4	Construction of superstructure for Entrance D1
<u>Construction Activities to be Undertaken in the Up-Coming Month</u>	
1	Removal of steel decking and backfilling for road reinstatement
2	BS and ABWF for Entrance D1
3	Pedestrian footpath reinstatement
4	Reinstatement of Underground Utility
5	Asphalt paving for road reinstatement

2 EM&A REQUIREMENTS

2.1 Air Quality

Monitoring Parameters and Frequency

- 2.1.1 According to the EM&A Plan, 24-Hour Total Suspended Particulates (hereinafter referred as '24-Hr TSP') is required to be monitored once a week during construction period of the Project. 1-Hour Total Suspended Particulates (hereinafter referred as '1-Hr TSP') is required to be monitored when exceedances of 24-Hr TSP occur, following the Event and Action Plan presented in **Appendix F**.
- 2.1.2 On 4th September 2018, when collecting filter paper from the HVS, the HVS was found out of service due to continuing wet weather as indicated by zero hour elapsed time in the elapsed time recorder. Before the HVS was inspected and repaired by the HVS specialist, the HVS was blown down and seriously damaged by the super typhoon Mangkhut who smashed into Hong Kong on 16 September 2018. The two (2) rounds of the TSP monitoring for the weeks 2nd to 8th and 9th to 15th September 2018 were hence interrupted due to outage of the HVS, resulted missing of the associated 24-Hour TSP data.
- 2.1.3 Due to uncertainty of time for the HVS inspection and repair, the 24-Hr TSP monitoring has been replaced by 3 x 1-Hr TSP monitoring at K11 by hand-help dust meter when the highest dust impact occurs since 21 September 2018 upon agreement with the IEC and MTRC and MC.
- 2.1.4 Environmental monitoring schedules for air quality monitoring for the Reporting Period and the next month were prepared and submitted to MTRC, IEC and MC prior to implementation via e-mail and / or facsimile for ease of necessary inspection. If amendment is necessary under ad hoc conditions, including actual and broadcast adverse weather, accidental instrument failures, etc., notification will be given at least 24 hours prior to implementation or as practical as possible. The monitoring schedules are enclosed in **Appendix G**.

Monitoring Location

- 2.1.5 According to the EM&A Plan, Mirador Mansion was designated to be the air quality monitoring station of the Project. As the access to the air monitoring location designated in the EM&A Plan has been denied by the owner of the property, the ET proposes an alternative monitoring location on the roof-top above the 4/F of the commercial complex of K11 (hereinafter referred as 'K11'), which has been agreed among MTRC, IEC and MC, and the associated access to K11 has been granted by the management office of K11 prior to the commencement of the baseline monitoring in January 2014.
- 2.1.6 Air quality monitoring location is summarised in **Table 2-1-1** below and illustrated in **Appendix A**.

Table 2-1-1 Air Quality Monitoring Location

Location ID	Name of Premises	Description
K11	K11 Art Mall	Rooftop, 4/F

Monitoring Equipment

- 2.1.7 The air quality monitoring equipment to be used for construction air impact monitoring is shown in **Table 2-1-2** below:

Table 2-1-2 Air Quality Monitoring Equipment

Equipment Type	Model	Serial Number	Calibration Orifice Number
High Volume Air Sampler	TE5170 MFC	0462	1785
Sibata Digital Dust Monitor	SITEPAC AM520	5201630	Not Applicable

- 2.1.8 Weather information including wind speeds and wind directions is obtained from King's Park Weather Station. The weather information is used as weather conditions during the Reporting Period. They are presented in **Appendix H**.

Calibration of Monitoring Equipment

- 2.1.9 The HVAS is calibrated before commencement of monitoring using standard orifice 5-points calibration method with orifice calibrator to determine the actual flow rate of each HVAS. A calibration Kit (Model - TE5025A) is used for calibration of the HVAS. At least once every 12 months, recalibration of the calibration kit is carried out during its maintenance.
- 2.1.10 Calibration of the HVAS is conducted following the manufacturer's instruction manual. Initial calibration of the equipment is conducted upon installation and thereafter at bi-monthly intervals throughout the period of impact monitoring. The transfer standard should be traceable to the internationally recognised primary standard and be calibrated annually.
- 2.1.11 The Sibata Digital Dust Monitor LD-3B for 1-hour TSP monitoring is calibrated annually and the calibration certificates of the equipment are shown in **Appendix I**.

Monitoring Methodology – 24-Hr TSP

- 2.1.12 Air quality monitoring (24-Hr TSP) will be conducted once a week under typical weather conditions (with no adverse weather such as typhoon signal or rain storm warning).

Installation of HVAS

- 2.1.13 When positioning the HVAS, the following points will be noted:
- A horizontal platform with appropriate support to secure the samplers against gusty wind will be provided;
 - No two samplers will be placed less than 2 m apart;
 - The distance between the sampler and an obstacle, such as buildings, must be at least twice the height that the obstacle protrudes above the sampler where possible;
 - A minimum of 2 m of separation from walls, parapets and penthouses is required for rooftops samplers;
 - A minimum of 2 m of separation from any supporting structure, measured horizontally is required;
 - No furnace or incinerator flue or building vent is nearby;
 - Airflow around the sampler is unrestricted;
 - The sampler is more than 20 m from the drip line;
 - Any wire fence and gate, to protect the sampler, should not cause any obstruction during monitoring;
 - Permission must be obtained to set up the samplers and to obtain access to the monitoring stations; and
 - A secured supply of electricity is needed to operate the samplers.

Preparation of Filter Papers and Laboratory Analysis

- 2.1.14 Sufficient pieces of filter paper should be labelled before sampling. It should be a clean filter paper with no pinholes, and should be conditioned in a humidity-controlled chamber for over 24-hour and be pre-weighed before use for the sampling. The preferred room temperature is around 25 °C ±3 °C with relative humidity (hereinafter referred as 'the RH') less than 50% ± 5%, preferably 40%.

- 2.1.15 Preparation of filters and subsequent laboratory analysis of the collected 24-Hr TSP samples were performed by ALS Technetiem (HK) Pty Ltd (hereinafter referred as 'ALS'), a local laboratory which have been accredited under Hong Kong Laboratory Accreditation Scheme (HOKLAS).
- 2.1.16 All the collected samples should be kept by the ET in standard office conditions for 6 months before disposal.

Field Monitoring Procedures

- 2.1.17 Procedures for field monitoring are as follows:
- Check power supply to ensure the HVAS works properly.
 - Clean the filter holder and the area surrounding the filter.
 - Remove the filter holder by loosening the four bolts and carefully align a new filter, with stamped number upward, on a supporting screen.
 - Align the filter properly on the screen so that the gasket forms an airtight seal on the outer edges of the filter.
 - Fasten the swing bolts to hold the filter holder down to the frame. The pressure applied should be sufficient to avoid air leakage at the edges.
 - Close the shelter lid and secure with the aluminium strip.
 - Warm-up the HVAS for about 5 minutes to establish run-temperature conditions.
 - Set a new flow rate record sheet into the flow recorder.
 - Checked and adjust the flow rate of the HVAS at around 1.1 m³ per minute. (The range specified in the EM&A Plan is between 0.6-1.7 m³ per minute.)
 - Set the programmable timer for a sampling period of 24 hours, and record the starting time, weather condition and the filter number.
 - Record the initial elapsed time.
 - At the end of sampling, remove the sampled filter carefully and fold it in half-length so that only surfaces with collected particulate matter are in contact.
 - Place the sampled filter in a clean plastic envelope and seal.
 - Record all monitoring information on a Field Data Sheet as shown in **Appendix J**.
 - Send the filters to ALS for analysis.

Monitoring Methodology – 1-Hr TSP

Field Monitoring

- 2.1.18 The procedures for measurement of 1-Hr TSP follow Manufacturer's Instruction Manual, which is summarised as follows:
- Turn on the power.
 - Close the air collecting opening cover.
 - Set the "TIME SETTING" switch to [BG].
 - Press "START/STOP" switch to perform background measurement.
 - Turn the knob at SENS ADJ position.
 - Leave the equipment upon "SPAN CHECK" is indicated in the display.
 - Press "START/STOP" switch to perform automatic sensitivity adjustment.
 - Turn the knob at MEASURE position.
 - Set time period of 1 hour for the 1-hour TSP measurement.
 - Press "START/STOP" to start the 1-hour TSP measurement.
 - Check the time period to ensure monitoring time of 1 hour.
 - Record all monitoring information on a Field Data Sheet.

Maintenance and Calibration

- 2.1.19 The procedures for maintenance and calibration of 1-Hr TSP follow Manufacturer's Instruction Manual as follows:
- The Sibata is checked at 3-month intervals and calibrated at 1-year intervals throughout the whole construction period.
 - Calibration records for the Sibata Digital Dust Monitor direct dust meters are shown in **Appendix I**.

Action and Limit Levels

- 2.1.20 The Action and Limit levels (hereinafter referred as 'the A/L Levels) at K11 have been established in the Baseline Monitoring Report in accordance with the derivation criteria specified in Section 3.7 of the EM&A Plan, which are summarised in **Table 2-1-3** as follows:

Table 2-1-3 Derivation of Action and Limit Levels for Air Quality at K11, $\mu\text{g}/\text{m}^3$

Parameter	Action Level	Limit Level
24-Hr TSP	For baseline level $\leq 200 \mu\text{g}/\text{m}^3$, Action level = $(130\% \text{ of baseline level} + \text{Limit level})/2$	260
1-Hr TSP	For baseline level $\leq 384 \mu\text{g}/\text{m}^3$, Action level = $(130\% \text{ of baseline level} + \text{Limit level})/2$ For baseline level $> 384 \mu\text{g}/\text{m}^3$, Action level = Limit level	500

- 2.1.21 The Action and Limit levels for 24-Hr TSP established in the Baseline Monitoring Report were 221.6 and 260 respectively.

- 2.1.22 As the updated 1-Hr TSP baseline levels at the monitoring location are not available, the Action Level for 1-Hr TSP is calculated by adoption of the worst case approach as follows:

According to **Table 2-1-3** (1-Hr TSP):

1-Hr TSP Limit Level = 500

In adopting the worst case approach, let the 1-Hr TSP baseline levels be 0 (and of course ≤ 384 !):

1-Hr TSP Action Level = $(130\% \text{ of Baseline Level} + \text{Limit Level}) \div 2 = (0 + 500) \div 2 = 250$

- 2.1.23 The established A/L Levels for 24-Hr and 1-Hr TSP are summarised in **Table 2-1-4** as follows:

Table 2-1-4 Action & Limit Levels for Air Quality at K11, $\mu\text{g}/\text{m}^3$

Parameter	Action Level	Limit Level
24-Hr TSP	221.6	260
1-Hr TSP	250	500

Event and Action Plan

- 2.1.24 In case exceedances of Action and/or Limit levels for air quality occur, Event and Action Plan for Air Quality enclosed in **Appendix F** will be implemented.

Environmental Mitigation Measures for Air Quality

- 2.1.25 Although most of the construction works would be carried out underground, appropriate dust mitigation measures as stipulated in the EP, Project Profile, related environmental regulation including Air Pollution Control (Construction Dust) Regulation as well as those recommended in the Implementation Schedule should be implemented to control fugitive dust emission. The following key dust suppression measures are recommended:

- Decking over the excavation areas;
- Regular watering to reduce dust emissions from all exposed site surface, particularly during dry weather;
- Frequent watering for particularly dusty construction areas and areas close to air sensitive receivers;
- Provision of vehicle washing facilities at the exit points of the site; and

- 2.1.26 Provision of tarpaulin covering for any dusty materials on a vehicle leaving the site. Details of the implementation schedule for the required environmental mitigation measures are presented in **Appendix D**.

2.2 Construction Noise

Monitoring Parameters and Frequency

2.2.1 **Table 2-2-1** summarizes the monitoring parameters and frequency for construction noise:

Table 2-2-1 Noise Monitoring Parameters and Frequency

Parameters	Frequency
L_{eq} in 30 minutes	Once a week

2.2.2 Monitoring schedules for construction noise for the Reporting Period and the next Reporting Period are prepared and submitted to MTRC, IEC and MC prior to implementation via e-mail and / or facsimile for ease of necessary inspection. Where amendment is necessary under ad hoc conditions, including actual and broadcast adverse weather, accidental instrument failures, etc., advanced notification is given at least 24 hours prior to implementation or as practical as possible.

Monitoring Equipment

2.2.3 With reference to the Technical Memorandum (TM) issued under the Noise Control Ordinance (NCO), sound level meters in compliance with the International Electrotechnical Commission Publications 651: 1979 (Type 1) and 804: 1985 (Type 1) specifications (both publications have been withdrawn and replaced by 61672:2003) are used for carrying out the noise monitoring. The details of the calibration of the sound level meters and their respective calibrators are as shown in the following **Table 2-2-2**:

Table 2-2-2 Construction Noise Monitoring Equipment

Item	Equipment Name	Model
1	Sound Level Meter	B&K2238 (Serial No. 2562782)
2	Acoustic Calibrator	CAL200 (Serial No. 10929)

Monitoring Location

2.2.4 With the same rationale stated in previous **Section 2.1.5** for K11 to be used as the air quality monitoring location, it was agreed among MTRC, IEC and MC to perform the construction noise monitoring at exactly the same location, K11.

2.1.5 **Table 2-2-3** summarizes the recommended alternative noise monitoring location, which is illustrated in **Appendix A**.

Table 2-2-3 Noise Monitoring Location

Location ID	Name of Premises	Description
K11	K11 Art Mall	Rooftop, 4/F

Monitoring Methodology

Field Monitoring

2.1.6 Procedures for noise monitoring summarised as follows:

- a) The microphones of the Sound Level Meter are about 1 m from the exterior of the building façade.
- b) The battery condition is checked to ensure the correct functioning of the meter.
- c) Parameters such as frequency weighting, the time weighting, the measurement time and monitoring frequency are set as follows:
 - i. Frequency weighting: A
 - ii. Time weighting: Fast
 - iii. Time measurement: 30 minutes' intervals (between 0700-1900 on normal weekdays)
 - iv. Monitoring frequency: one set of measurement on a weekly basis
- d) Prior to and after each noise measurement, the meter is calibrated using a Calibrator for 94 dB at 1 kHz. If the difference in the calibration level before and after measurement is

more than 1 dB, the measurement should be considered invalid and the measurement repeated after re-calibration or repair of the equipment.

- e) During the monitoring period, the Leq(30 min) are recorded.
- f) Record all monitoring information on a Field Data Sheet as shown in **Appendix J**.
- g) Maintenance and Calibration.
- h) The meter and calibrator are sent to the supplier or HOKLAS laboratory to check and calibrate prior to the monitoring. Calibration records are presented in **Appendix I**.

Weather Condition

2.1.7 The wind speeds and directions during the monitoring period are recorded and shown in **Appendix H**.

Action and Limit Levels

2.1.8 The Action and Limit levels (hereinafter referred as ‘the A/L Levels) at K11 have been established in the Baseline Monitoring Report. They are summarised in **Table 2-2-4** as follows:

Table 2-2-4 Action and Limit Levels for Construction Noise

Time Period	Action Level	Limit Level
0700-1900 hours on normal weekdays	When one valid documented complaint is received.	75*

Note: If works are to be carried out during restricted hours, the conditions stipulated in the Construction Noise Permit (CNP) issued by the Noise Control Authority have to be followed.

Event and Action Plan

2.1.9 In case exceedances of Action and/or Limit levels for construction noise occur, the Event and Action Plan enclosed in **Appendix F** will be triggered.

Mitigation Measures for Construction Noise

2.1.10 Although no residual noise impact would be generated after the proposed mitigation measures are in place, the general construction noise control measures stipulated in the EP, Project Profile as well as those recommended in the Implementation Schedule should be fully implemented in order to minimise noise impacts during the construction phase. They are summarised as follows:

- a) The Code of Practice on Good Management Practice to Prevent Violation of the Noise Control Ordinance (Chapter 400) (for Construction Industry) published by EPD shall be adopted;
- b) The statutory and non-statutory requirements and guidelines shall be complied with;
- c) Approval for the method of working, equipment and noise mitigation measures intended to be used at the site shall be granted from the Project Engineer before commencing any work;
- d) Working methods to minimize the noise impact on the surrounding NSRs shall be formulated and executed, and the implementation of these methods shall be monitored by experienced personnel with suitable training;
- e) Noisy equipment and noisy activities shall be located as far away from the NSRs as is practical;
- f) Unused equipment shall be turned off;
- g) PME should be kept to a minimum and the parallel use of noisy equipment / machinery should be avoided;
- h) All plant and equipment shall be maintained regularly; and
- i) Material stockpiles and other structures shall be effectively utilised as noise barriers, whenever practicable.

2.1.11 Details of the implementation schedule for the mitigation measures are presented in **Appendix D**.

3 MONITORING RESULTS

3.1 Air Quality Monitoring Results

3.1.1 1-Hr TSP monitoring during the Reporting Period was conducted following the agreed monitoring schedule.

3.1.2 TSP results of the Reporting Period are summarised in the following **Table 3-1-1**. Graphical plots of the parameter are illustrated in **Appendix K**.

Table 3-1-1 Summary of TSP Monitoring Results, µg/m³

Monitoring Date	1-Hr TSP			Action Level	Limit Level
	Test 1	Test 2	Test 3		
02 October 2018 Average (Min – Max)	84 (77-172)	91 (83-147)	97 (49-160)	250	500
09 October 2018 Average (Min – Max)	91 (23-147)	102 (95-154)	112 (96-179)		
16 October 2018 Average (Min – Max)	101 (96-138)	96 (91-105)	91 (86-142)		
23 October 2018 Average (Min – Max)	83 (77-165)	77 (73-85)	72 (67-195)		
30 October 2018 Average (Min – Max)	72 (66-225)	71 (64-303)	70 (64-244)		

Discussion

3.1.3 **Table 3-1-1** demonstrates that all 1-Hr TSP results of the Reporting Period fluctuated well below the A/L Levels of the parameter, i.e. neither Action Level nor Limit Level exceedances were recorded.

3.1.4 No Notice of Exceedances (thereinafter referred as 'NOE'). Therefore, the associated NOE Investigation as well as remedial actions were not required during the Reporting Period.

3.2 Construction Noise

Monitoring Results

3.2.1 Construction noise monitoring during the Reporting Period was conducted following the agreed monitoring schedule.

3.2.2 Construction noise monitoring results of the Reporting Period are summarised in the following **Table 3-2-1**. Graphical plots of the parameter are illustrated in **Appendix K**.

Table 3-2-1 Summary of Construction Noise Monitoring Results at K11, dB(A)

Monitoring Date	L _{eq} (30 min)	Action Level	Limit Level
2-October-18	66.5	Any documented complaint against construction noise.	75
9-October-18	66.1		
16-October-18	66.3		
23-October-18	65.2		
30-October-18	65.6		
Mean (Min – Max), L_{eq} (30 min)	66.0 (65.2 – 66.5)		

Discussion

- 3.2.3 No environmental complaint against construction noise was registered during the Reporting Period, whereas Table 3-2-1 demonstrates that all construction noise results of the Reporting Period were fell below the Limit Level of the parameter. Neither exceedances of Action Level nor exceedances of Limit Level were recorded.
- 3.2.4 Neither NOE nor NOE investigation and the associated remedial actions were required during the Reporting Period.
- 3.2.5 The Contractor's attention is drawn to certain noisy construction activities, which were scheduled to be conducted during the coming month as listed in **Table 1-4-1** under **Section 1.4: Construction Activities Undertaken during the Reporting Period and Up-Coming Month**.
- 3.2.6 Attention is drawn to adequate mitigation measures to be implemented during the noisy construction activities in order to alleviate noise nuisance generated from the Project related construction activities.

Weather Conditions

- 3.2.7 No weather conditions or any other factors were identified to have significant effects on the air and noise monitoring results within the Reporting Period.
- 3.2.8 Weather information during the Reporting Period which is extracted from Hong Kong Observatory King's Park Weather Station and enclosed for reference in **Appendix H**.

3.3 Conclusions and Recommendations

Conclusions

- 3.3.1 No exceedances of A/L Levels of air quality and construction noise were registered during the Reporting Period.
- 3.3.2 No NOE and the associated NOE Investigation and corrected actions were required during the Reporting Period.

Recommendations

- 3.3.3 Full implementation of the environmental mitigation measures, which are required in the EM&A Plan and summarised in Implementation Schedule of **Appendix D**, is recommended. Where necessary, proper maintenance and improvement of the implemented mitigation measures are reminded.
- 3.3.4 Construction dust shall be suppressed during dusty construction activities under dry and windy conditions.
- 3.3.5 In addition, construction noise shall be eliminated to avoid adverse impacts on the nearby sensitive receivers.

4 ENVIRONMENTAL AUDIT

4.1 Site Inspection

4.1.1 Weekly site inspections during the Reporting Period were conducted by MTRC, MC and ET, whereas the monthly site inspection of the Reporting Period was jointly conducted by the IEC, MTRC, MC and ET. The site inspection follows strictly to the agreed Site Inspection Checklist, which covers all the site audit requirements stipulated in the EM&A Plan, PS and all relevant environmental laws.

4.1.2 The completed Site Inspection Checklists are distributed to relevant parties upon completion of the site inspection for agreement and signature of the relevant parties and, where appropriate, for implementation of the recommended corrected actions to promptly rectify the situation.

4.1.3 The site inspections during the Reporting Period were conducted on 02, 09, 16, 23 and 30 October 2018. A joint site inspection was conducted by IEC, MTRC, MC and ET on 09 October 2018.

4.1.4 As the Air Pollution Control (Non-road Mobile Machinery) (Emission) Regulation has been enforced since December 2015, particular attention was paid to check EPD's Non-Road Mobile Machinery (NRMM) labels demonstrated on the regulated NRMM, except those which application is in progress. Deficiencies or findings of the site audit and the associated follow up actions are summarised in the following **Table 4-1-1**:

Table 4-1-1 Summary of Findings and Follow-Up Actions of the Site Inspection

Date	Deficiencies or findings	Follow-Up Action
02 - October - 2018	Follow-up item(s)	
	No follow-up item.	Not required.
	Observation(s) on the day of inspection	
09 - October - 2018	No deficiency was observed on site.	Not required.
	Follow-up item(s)	
	No follow-up item.	Not required.
16 - October - 2018	Observation(s) on the day of inspection	
	No deficiency was observed on site.	Not required.
	Follow-up item(s)	
23 - October - 2018	No follow-up item.	Not required.
	Observation(s) on the day of inspection	
	No deficiency was observed on site.	Not required.
30 - October - 2018	Follow-up item(s)	
	No follow-up item.	Not required.
	Observation(s) on the day of inspection	
	No deficiency was observed on site.	Not required.

4.1.1 As shown in **Table 4-1-1**, no major deficiencies or non-compliance of environmental mitigation measures or adverse environmental impacts were observed during the Reporting Period.

4.2 Compliance with Legal/Contractual Requirement

4.2.1 Construction activities under the Project must comply with all environmental protection and pollution control laws in Hong Kong, as well as the contractual requirements of the Project. **Table 4-2-1** summarizes breaches of legal and contractual requirements.

Table 4-2-1 Summary of Breaches of Legal and Contractual Requirements

Month	No. of Breach(s)	Cumulative no. from March 2014 to the Reporting Period
October 2018	0	0

4.3 Environmental Complaints

4.3.1 Environmental complaints are handled following closely the flow chart of complaint response procedure which is enclosed in **Appendix L**.

4.3.2 Environmental complaints registered during the Reporting Period are summarised in **Table 4-3-1** below:

Table 4-3-1 Summary of Complaint

Month	No. of Complaint(s)	Cumulative no. from March 2014 to the Reporting Period
October 2018	0	6

4.4 Notification of Summons/Successful Prosecutions

4.4.1 Notification of summons and successful prosecutions registered during the Reporting Period are summarised in **Table 4-4-1** below:

Table 4-4-1 Summary of Summon and Successful Prosecutions

Month	No. of Breach(s)	Cumulative no. from March 2014 to the Reporting Period
October 2018	0	0

5 CONSTRUCTION WASTE

5.1 Waste Management

5.1.1 Waste management under the Project is performed in accordance with the Waste Management Plan, which has been prepared for implementation of the construction waste mitigation measures in compliance with the requirements stipulated in the EM&A Plan, PS, Waste Disposal Ordinance and the associated subsidiary regulations.

5.2 Waste Management Status and Record

5.2.1 Updated waste management status is detailed in **Appendix M**, where the 3-R status of the construction waste generated from construction of the Project during the Reporting Period is presented.

5.2.2 Despite small scale of the Project and the amount of C&D material that needs to be hauled off site and disposed of is anticipated not to be significant, 3-R waste management i.e. Reduce, Reuse and Recycle, is adopted in order to minimize adverse environmental impacts to be generated from construction of the Project.

6 FUTURE ENVIRONMENTAL ISSUES

6.1 Key Environmental Issues

6.1.1 Future key environmental issues include:

- 1) Air quality, in particular construction dust during dusty construction activities, e.g. handling of dusty materials under dry and windy conditions;
- 2) Construction noise during noisy activities; and
- 3) Site surface water run-off and construction wastewater discharge.

6.2 Mitigation Measures

6.2.1 To avoid potential adverse environmental impacts to be generated from future key environmental issues as stated above, full implementation of the mitigation measures as stipulated in the Implementation Schedule in **Appendix D** is required.

6.2.2 Mitigation measures for air quality, construction noise and water quality implemented to date shall be properly maintained.

6.2.3 Where appropriate, improvement of the implemented mitigation measures is reminded to ensure effectiveness of the mitigation measures.

7 CONCLUSIONS AND RECOMMENDATIONS

7.1 Conclusions


- 7.1.1 Since 21 September 2018, due to outage of the HVS and damage of the HVS during the super typhoon Mangkhut who smashed into Hong Kong on 16 September 2018, the 24-Hr TSP monitoring has been replaced by 3 x 1-Hr TSP monitoring by hand-held dust meter when the highest dust impact occurs upon agreement with the IEC, MTRC and MC.
- 7.1.2 EM&A results during the Reporting Period showed that adverse environmental impacts generated from construction activities under the Project was alleviated to acceptable levels via implementation of the environmental mitigation measures recommended in the EM&A Plan and summarised in the Implementation Schedule.
- 7.1.3 Neither NOE & the associated NOE investigation nor follow-up actions were required as the environmental monitoring results registered no exceedances of A/L Levels of air quality and construction noise during the Reporting Period.
- 7.1.4 No corrective actions were required as the environmental audit during the Reporting Period observed:
- 1) No deficiencies with major environmental significance of the required environmental mitigation measures;
 - 2) No non-compliance with the required waste management; and
 - 3) No adverse environmental impacts on the sensitive receivers environed with the site of the Project.
- 7.1.5 In addition, no remedial actions were required as no notification of summons and successful prosecutions were reported during the Reporting Period.

7.2 Recommendations

- 7.2.1 Although Construction under the Project is approaching its final stage, the environmental mitigation measures recommended in the EM&A Plan and summarised in the Implementation Schedule should be maintained in order to alleviate potential adverse environmental impacts generated from construction activities to acceptable levels.
- 7.2.2 In order to ensure full compliance with statutory and non-statutory requirements and guidelines, proactive review of working methods, careful selection and arrangement of the noisy equipment as well as effective noise mitigation measures should be sustained.
- 7.2.3 In addition, suppression of construction dust is reminded during dusty construction activities under dry and windy conditions.
- 7.2.4 Furthermore, monitoring of site water runoff is reminded to prevent any direct water discharge off site, especially when water usage is high during the construction period. When necessary, the Contractor is reminded to apply additional precautionary measures to prevent any possible environmental deficiency.
- 7.2.5 Compliance with water quality mitigation measures remains one of the key environmental issues within the construction period, especially when water usage is high. Waste water treatment plant was replaced by sedimentation tank. As no site effluent was discharged from the Site in the past few months, no discharge water sample was collected and tested after April 2018. This situation of site effluent is anticipated to continue in the final stage of the construction under the Project.

APPENDIX A

SITE LOCATION PLAN



圖例 :
LEGEND :

- ← 建議噪音監察站
PROPOSED NOISE MONITORING STATION
- X 建議空氣監察站
PROPOSED AIR MONITORING STATION
- ▨ 臨時路面鋪蓋範圍
TEMPORARY DECKING AREA

尖沙咀站北行人隧道項目A1出入口改善工程界線
(其他工程項目)
ENTRANCE A1 ENHANCEMENT WORKS BOUNDARY UNDER
TSM SHA TSUI STATION NORTHERN SUBWAY
(WORKS BY OTHERS)

尖沙咀站北行人隧道項目A1出入口改善工程
(明坑回填) (其他工程項目)
ENTRANCE A1 ENHANCEMENT WORKS - CUT
AND COVER EXCAVATION UNDER TSM SHA
TSUI STATION NORTHERN SUBWAY
(WORKS BY OTHERS)

需要遷移或改道的公共設施
UTILITY DIVERSION WORKS
ALONG NATHAN ROAD

K11 發展項目
K11 DEVELOPMENT
WIP Nov 2007

G:\MTRC_A3.BW.COL.dwg 6/15/2007 14:46:42
 PLOT 10/10: FILENAME: A3270288-KEN-PROJECT_PROFILE-02245103_3-1.dwg

REV	DESCRIPTION	BY	DATE	APPROVED	REV	DESCRIPTION	BY	DATE	APPROVED
A	PROJECT PROFILE				HO				

DRAWN	HO
DESIGNED	--
CHECKED	--
APPROVED	--
DATE	--

MTR

TST STATION CARNARVON ROAD SUBWAY

ORIGINATOR

Mott MacDonald

30/F The Landmark, 100 Hing Fong Street, Hong Kong

In association with Hatched Architects Ltd, 8/F 80 Wing Lok Street, Hong Kong

CADD REF.

TITLE

CONSULTANCY AGREEMENT NO. NEX/1049
DETAILED DESIGN FOR CARNARVON ROAD SUBWAY
AIR AND NOISE MONITORING LOCATIONS
空氣及噪音監察站位置圖

SCALE: 1:500 (A1)

DRAWING NO. **APPENDIX B**

REV. **A**

APPENDIX B
MANAGEMENT STRUCTURE


Project Organization Chart in Environmental Management (Rev.05)

Legend:

↓ Line of Communication

Off Site

On Site



Note: In Compliance with

i) Clause.1.3 of Environmental Monitoring and Audit Manual (Appendix VII of Project Profile PP462/2012)

APPENDIX C

CONSTRUCTION PROGRAMME



Contract C3840-13C

Tsim Sha Tsui Station, Carnarvon Road Subway



Activity ID	Activity Name	Orig Dur	Rem Dur	Start	Finish	% Complete	Total Float	2014							2015							2016							2017							2018							2019																																											
								O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A
Master Programme Revision As Per SA1																																																																																						
Preliminaries																																																																																						
Contract Key Dates																																																																																						
C3840-CD-10	Date of Contract Award	0d	0d	11-Oct-13 A		100%		◆ Date of Contract Award																																																																														
C3840-CD-20	Date of Commencement	0d	0d	14-Oct-13 A		100%		◆ Date of Commencement																																																																														
C3840-CD-30	Date for completion of the whole of the Works	0d	0d		26-Oct-18*	0%	0d	◆ Date for com																																																																														
Specified Degrees of Completion																																																																																						
C3840-CD-2A	Complete to Deg. 1 status for all civil engineering works and ABWF in Subway outside K11 Lot Boundary	0d	0d		26-Feb-18 A	100%		◆ Complete to Deg. 1 status for all civil engin																																																																														
C3840-CD-2B	Comp. Deg. 1 for all civil & BS in Subw. inside K11, incl. works ass. with breakthro & make good K11 D. wall	0d	0d		08-Feb-18 A	100%		◆ Comp. Deg. 1 for all civil & BS in Subw. insid																																																																														
C3840-CD-2C	Complete energisation of the power isolator in the Telephone Equipment Rm	0d	0d		18-Apr-18 A	100%		◆ Complete energisation of the power																																																																														
C3840-CD-2D	Complete energisation of MCCBs CRS1 and CRS2 in the Electrical Rm	0d	0d		08-May-18 A	100%		◆ Complete energisation of MCCBs																																																																														
C3840-CD-2E	Complete all Works in the Subway and New Entrances D2 and D3	0d	0d		13-Jun-18	0%	16d	◆ Complete all Works in the Su																																																																														
Possession of Works Area As PS Clause P8 & PS Appendix G																																																																																						
C3840-AD-20	Access Date for Works Area 3840.W1 (subject to SLG/TMLG Approval)	0d	0d	31-Oct-13 A		100%		◆ Access Date for Works Area 3840.W1 (subject to SLG/TMLG Approval)																																																																														
C3840-AD-30	Access Date for Works Areas 3840.W2 (subject to SLG/TMLG Approval)	0d	0d	31-Oct-13 A		100%		◆ Access Date for Works Areas 3840.W2 (subject to SLG/TMLG Approval)																																																																														
Initial Site Survey																																																																																						
C3840-SS-20	Validate the survey record and carry out any necessary additional survey at Works Areas 3840.W1 & W2	35d	0d	31-Oct-13 A	10-Dec-13 A	100%		■ Validate the survey record and carry but any necessary additional survey at Works Areas 3840.W1 & W2																																																																														
Vacation of Works Areas as PS Clause P8 and PS Appendix G																																																																																						
C3840-VD-20	Vacate Date for Works Area 3840.W1 (subject to SLG/TMLG Approval)	0d	0d		26-Oct-18	0%	65d	◆ Vacate Date																																																																														
C3840-VD-30	Vacate Date for Works Area 3840.W2 (subject to SLG/TMLG Approval)	0d	0d		26-Oct-18	0%	65d	◆ Vacate Date																																																																														
Procurement of Subcontract Packages																																																																																						
Preliminaries and Utilities Diversion																																																																																						
C3840-PRC-100	Hoardings, Fencing and Associated Metalwork	40d	0d	15-Oct-13 A	13-Jan-14 A	100%		■ Hoardings, Fencing and Associated Metalwork																																																																														
C3840-PRC-110	Land Survey/Setting Out	5d	0d	15-Oct-13 A	19-Oct-13 A	100%		■ Land Survey/Setting Out																																																																														
C3840-PRC-120	Instrumentation and Monitoring	53d	0d	15-Oct-13 A	14-Dec-13 A	100%		■ Instrumentation and Monitoring																																																																														
C3840-PRC-130	Advance Ground Works	28d	0d	15-Oct-13 A	15-Nov-13 A	100%		■ Advance Ground Works																																																																														
C3840-PRC-140	Temporary Traffic Diversion (Consultant)	4d	0d	11-Oct-13 A	18-Oct-13 A	100%		■ Temporary Traffic Diversion (Consultant)																																																																														
C3840-PRC-150	Obtain Eng's Approval for Temporary Traffic Diversion (Consultant)	6d	0d	19-Oct-13 A	31-Oct-13 A	100%		■ Obtain Eng's Approval for Temporary Traffic Diversion (Consultant)																																																																														
C3840-PRC-160	Site Security	48d	0d	15-Oct-13 A	24-Dec-13 A	100%		■ Site Security																																																																														
C3840-PRC-200	Independent Checking Engineer (ICE)	6d	0d	18-Nov-13 A	27-Nov-13 A	100%		■ Independent Checking Engineer (ICE)																																																																														
C3840-PRC-210	Obtain Eng's Approval for ICE	6d	0d	27-Nov-13 A	13-Dec-13 A	100%		■ Obtain Eng's Approval for ICE																																																																														
C3840-PRC-220	Ground Investigation (Pre-drilling work)	60d	0d	15-Oct-13 A	28-Dec-13 A	100%		■ Ground Investigation (Pre-drilling work)																																																																														
Temporary Works, ELS & Earthworks																																																																																						
C3840-PRC-240	Specialist Demolition Contractor	40d	0d	16-Dec-13 A	20-Feb-14 A	100%		■ Specialist Demolition Contractor																																																																														

■ Current Bar ■ Critical Remaining Work
■ Actual Work ◆ Milestone
■ Remaining Work

Data Date: 01-Jun-18

Page 1 of 26

Master Programme Revision RMPRSA1

RMPSA1

Date	Revision	Checked	Approved
01-Jun-18		BG	AW



Contract C3840-13C
Tsim Sha Tsui Station, Carnarvon Road Subway



Activity ID	Activity Name	Orig Dur	Rem Dur	Start	Finish	% Complete	Total Float	Gantt Chart (2014-2019)																																																			
								2014	2015	2016	2017	2018	2019																																														
C3840-EQ-170	Confirm monitoring location & setup noise monitoring devices	30d	0d	17-Dec-13 A	09-Jan-14 A	100%		■ Confirm monitoring location & setup noise monitoring devices																																																			
C3840-EQ-180	Baseline noise monitoring	14d	0d	10-Jan-14 A	24-Jan-14 A	100%		■ Baseline noise monitoring																																																			
C3840-EQ-190	Prepare baseline noise monitoring report & submit to Eng, ICE and EPD	7d	0d	25-Jan-14 A	11-Feb-14 A	100%		■ Prepare baseline noise monitoring report & submit to Eng, ICE and EPD																																																			
C3840-EQ-200	Baseline noise monitoring report review and approved by Eng, ICE and EPD	14d	0d	14-Feb-14 A	01-Apr-14 A	100%		■ Baseline noise monitoring report review and approved by Eng, ICE and EPD																																																			
C3840-EQ-210	Confirm monitoring location & setup air monitoring devices	30d	0d	17-Dec-13 A	09-Jan-14 A	100%		■ Confirm monitoring location & setup air monitoring devices																																																			
C3840-EQ-220	Baseline air monitoring	14d	0d	10-Jan-14 A	25-Jan-14 A	100%		■ Baseline air monitoring																																																			
C3840-EQ-230	Prepare baseline air monitoring report & submit to Eng, ICE and EPD	7d	0d	27-Jan-14 A	11-Feb-14 A	100%		■ Prepare baseline air monitoring report & submit to Eng, ICE and EPD																																																			
C3840-EQ-240	Baseline air monitoring report review and approved by Eng, ICE and EPD	14d	0d	14-Feb-14 A	01-Apr-14 A	100%		■ Baseline air monitoring report review and approved by Eng, ICE and EPD																																																			
C3840-EQ-320	Quality Plan (G9.2.1) - Prepare and submit for Eng approval	28d	0d	14-Oct-13 A	30-Dec-13 A	100%		■ Quality Plan (G9.2.1) - Prepare and submit for Eng approval																																																			
C3840-EQ-330	Quality Plan - Eng comment and approve	14d	0d	31-Dec-13 A	28-Apr-14 A	100%		■ Quality Plan - Eng comment and approve																																																			
Health & Safety Plan		74d	0d	11-Oct-13 A	22-Jan-14 A																																																						
C3840-HS-100	Health and Safety Plan (G3.6.1) - Prepare and submit for Eng approval	60d	0d	11-Oct-13 A	13-Dec-13 A	100%		■ Health and Safety Plan (G3.6.1) - Prepare and submit for Eng approval																																																			
C3840-HS-110	Health and Safety Plan - Eng comment and approve	14d	0d	14-Dec-13 A	22-Jan-14 A	100%		■ Health and Safety Plan - Eng comment and approve																																																			
C3840-HS-130	System Assurance Plan as per App. K of PS - Prepare and submit for Eng approval	28d	0d	11-Oct-13 A	20-Dec-13 A	100%		■ System Assurance Plan as per App. K of PS - Prepare and submit for Eng approval																																																			
C3840-HS-140	System Assurance Plan - Eng comment and approve	14d	0d	21-Dec-13 A	09-Jan-14 A	100%		■ System Assurance Plan - Eng comment and approve																																																			
Programme Management		116d	0d	11-Oct-13 A	30-Mar-14 A																																																						
C3840-PM-100	Initial Three Month Rolling Programme (G4.8.1) - Prepare and submit for Eng review	14d	0d	11-Oct-13 A	28-Oct-13 A	100%		■ Initial Three Month Rolling Programme (G4.8.1) - Prepare and submit for Eng review																																																			
C3840-PM-110	Preliminary Master Programme (G4.6.1) - Prepare and submit for Eng approval	60d	0d	11-Oct-13 A	12-Dec-13 A	100%		■ Preliminary Master Programme (G4.6.1) - Prepare and submit for Eng approval																																																			
C3840-PM-120	Preliminary Master Programme (G4.6.1) - Eng comment	28d	0d	13-Dec-13 A	13-Jan-14 A	100%		■ Preliminary Master Programme (G4.6.1) - Eng comment																																																			
C3840-PM-130	Preliminary Master Programme (G4.6.1) - Re-submit for Eng approval	14d	0d	14-Jan-14 A	11-Feb-14 A	100%		■ Preliminary Master Programme (G4.6.1) - Re-submit for Eng approval																																																			
C3840-PM-135	Preliminary Master Programme (G4.6.1) - Eng's further comment	14d	0d	12-Feb-14 A	22-Feb-14 A	100%		■ Preliminary Master Programme (G4.6.1) - Eng's further comment																																																			
C3840-PM-136	Preliminary Master Programme (G4.6.1) - Further re-submission	14d	0d	23-Feb-14 A	27-Feb-14 A	100%		■ Preliminary Master Programme (G4.6.1) - Further re-submission																																																			
C3840-PM-140	Preliminary Master Programme (G4.6.1) - Eng approval	14d	0d	28-Feb-14 A	07-Mar-14 A	100%		■ Preliminary Master Programme (G4.6.1) - Eng approval																																																			
C3840-PM-170	Submission Schedule (G12.11.1) - Prepare and submit for Eng approval	28d	0d	11-Oct-13 A	12-Nov-13 A	100%		■ Submission Schedule (G12.11.1) - Prepare and submit for Eng approval																																																			
C3840-PM-180	Submission Schedule - Eng comment and approve	28d	0d	13-Nov-13 A	30-Mar-14 A	100%		■ Submission Schedule - Eng comment and approve																																																			
Temporary Works Design & Approval Process (incl. Demolition)		1581d	175d	15-Oct-13 A	30-Dec-18		0d																																																				
Hoarding Plan		84d	0d	15-Oct-13 A	18-Mar-14 A																																																						
C3840-TD-100	Prepare Hoarding Plan	27d	0d	15-Oct-13 A	11-Jan-14 A	100%		■ Prepare Hoarding Plan																																																			
C3840-TD-110	Hoarding plan review & endorse by ICE	40d	0d	01-Feb-14 A	08-Mar-14 A	100%		■ Hoarding plan review & endorse by ICE																																																			
C3840-TD-120	Hoarding plan review & comment by Eng/MTRC	28d	0d	12-Jan-14 A	23-Jan-14 A	100%		■ Hoarding plan review & comment by Eng/MTRC																																																			
C3840-TD-140	Hoarding plan re-submission	11d	0d	24-Jan-14 A	28-Feb-14 A	100%		■ Hoarding plan re-submission																																																			
C3840-TD-150	Hoarding plan review & approve by Eng/MTRC	28d	0d	01-Mar-14 A	18-Mar-14 A	100%		■ Hoarding plan review & approve by Eng/MTRC																																																			
C3840-TD-160	Obtain Final Approval	0d	0d		18-Mar-14 A	100%		◆ Obtain Final Approval																																																			
Flood Protection Wall		89d	0d	01-Dec-13 A	18-Mar-14 A																																																						

- Current Bar
- Critical Remaining Work
- Actual Work
- ◆ Milestone
- Remaining Work

Data Date: 01-Jun-18

Master Programme Revision RMPRSA1

RMPRSA1

Date	Revision	Checked	Approved
01-Jun-18		BG	AW



Contract C3840-13C
Tsim Sha Tsui Station, Carnarvon Road Subway



Activity ID	Activity Name	Orig Dur	Rem Dur	Start	Finish	% Complete	Total Float	2014																															2015												2016												2017												2018												2019											
								O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D																
C3840-TD-170	Prepare Temporary Work Design	24d	0d	01-Dec-13 A	06-Jan-14 A	100%		■ Prepare Temporary Work Design																																																																																										
C3840-TD-180	Design review & endorse by ICE	40d	0d	02-Jan-14 A	04-Feb-14 A	100%		■ Design review & endorse by ICE																																																																																										
C3840-TD-190	Design review & comment by Eng/MTRC	28d	0d	07-Jan-14 A	21-Jan-14 A	100%		■ Design review & comment by Eng/MTRC																																																																																										
C3840-TD-210	Design review & approve by Eng/MTRC	28d	0d	05-Feb-14 A	18-Mar-14 A	100%		■ Design review & approve by Eng/MTRC																																																																																										
C3840-TD-220	Obtain Final Approval	0d	0d		18-Mar-14 A	100%		◆ Obtain Final Approval																																																																																										
Temporary Works Design for Temporary Traffic Decking		129d	0d	18-Dec-13 A	23-Jun-14 A																																																																																													
C3840-TD-230	Prepare Temporary Work Design	24d	0d	18-Dec-13 A	09-Jan-14 A	100%		■ Prepare Temporary Work Design																																																																																										
C3840-TD-240	Design review & endorse by ICE	40d	0d	27-Mar-14 A	11-Jun-14 A	100%		■ Design review & endorse by ICE																																																																																										
C3840-TD-250	Design review and comment by Eng/MTRC	28d	0d	10-Jan-14 A	14-Apr-14 A	100%		■ Design review and comment by Eng/MTRC																																																																																										
C3840-TD-260	Design re-submission	18d	0d	01-Mar-14 A	26-Mar-14 A	100%		■ Design re-submission																																																																																										
C3840-TD-270	Design review and approve by Eng/MTRC	28d	0d	27-Mar-14 A	23-Jun-14 A	100%		■ Design review and approve by Eng/MTRC																																																																																										
C3840-TD-310	Obtain Final Approval	0d	0d		23-Jun-14 A	100%		◆ Obtain Final Approval																																																																																										
Temporary Work Design for Utilities Supports		118d	0d	16-Dec-13 A	23-Jun-14 A																																																																																													
C3840-TD-320	Prepare Temporary Work Design	24d	0d	16-Dec-13 A	09-Jan-14 A	100%		■ Prepare Temporary Work Design																																																																																										
C3840-TD-330	Design review & endorse by ICE	24d	0d	27-Mar-14 A	11-Jun-14 A	100%		■ Design review & endorse by ICE																																																																																										
C3840-TD-340	Design review & comment by Eng/MTRC	28d	0d	10-Jan-14 A	14-Apr-14 A	100%		■ Design review & comment by Eng/MTRC																																																																																										
C3840-TD-350	Design re-submission	18d	0d	01-Mar-14 A	26-Mar-14 A	100%		■ Design re-submission																																																																																										
C3840-TD-360	Design review & approve by Eng/MTRC	28d	0d	27-Mar-14 A	23-Jun-14 A	100%		■ Design review & approve by Eng/MTRC																																																																																										
C3840-TD-370	Obtain Final Approval	0d	0d		23-Jun-14 A	100%		◆ Obtain Final Approval																																																																																										
Demolition Plan for Existing D1, D2 and Subway		89d	0d	15-Nov-13 A	18-Mar-14 A																																																																																													
C3840-DMD-100	Develop Demolition Plan, Temporary Works Design, Risk Assessment & Method Statement	24d	0d	15-Nov-13 A	24-Dec-13 A	100%		■ Develop Demolition Plan, Temporary Works Design, Risk Assessment & Method Statement																																																																																										
C3840-DMD-110	Demolition plan review & endorse by ICE	24d	0d	01-Feb-14 A	06-Mar-14 A	100%		■ Demolition plan review & endorse by ICE																																																																																										
C3840-DMD-120	Demolition plan review & comment by Eng/MTRC/ BD consultation	28d	0d	25-Dec-13 A	13-Jan-14 A	100%		■ Demolition plan review & comment by Eng/MTRC/ BD consultation																																																																																										
C3840-DMD-130	Demolition plan re-submission	18d	0d	14-Jan-14 A	08-Mar-14 A	100%		■ Demolition plan re-submission																																																																																										
C3840-DMD-140	Demolition plan review & approve by Eng/MTRC/ BD consultation	28d	0d	09-Mar-14 A	18-Mar-14 A	100%		■ Demolition plan review & approve by Eng/MTRC/ BD consultation																																																																																										
C3840-DMD-190	Final approval for demolition to commence granted	0d	0d		18-Mar-14 A	100%		◆ Final approval for demolition to commence granted																																																																																										
Submission/Approval for Demolition & Modification Works at Basement Wall of K11		99d	0d	18-Aug-14 A	27-Jul-15 A																																																																																													
C3840-DMD-400	Develop & submit Demolition Plan	24d	0d	18-Aug-14 A	18-Sep-14 A	100%		■ Develop & submit Demolition Plan																																																																																										
C3840-DMD-430	Review & comment by Eng/MTRC	28d	0d	19-Sep-14 A	23-Oct-14 A	100%		■ Review & comment by Eng/MTRC																																																																																										
C3840-DMD-440	Demolition Plan re-submission	18d	0d	24-Oct-14 A	31-Oct-14 A	100%		■ Demolition Plan re-submission																																																																																										
C3840-DMD-450	Review & approve by Eng/MTRC	28d	0d	01-Nov-14 A	27-Jul-15 A	100%		■ Review & approve by Eng/MTRC																																																																																										
ELS Design for Tunnel (Vertical Shaft)		118d	0d	15-Oct-13 A	26-May-14 A																																																																																													
C3840-ED-100	Prepare Temporary Work Design	55d	0d	15-Oct-13 A	12-Nov-13 A	100%		■ Prepare Temporary Work Design																																																																																										
C3840-ED-110	Design review & endorse by ICE	40d	0d	22-Jan-14 A	12-May-14 A	100%		■ Design review & endorse by ICE																																																																																										

■ Current Bar ■ Critical Remaining Work
■ Actual Work ◆ Milestone
■ Remaining Work

Data Date: 01-Jun-18

Page 4 of 26

Master Programme Revision RMPRSA1

RMPSA1

Date	Revision	Checked	Approved
01-Jun-18		BG	AW

Activity ID	Activity Name	Orig Dur	Rem Dur	Start	Finish	% Complete	Total Float	Gantt Chart (2014-2019)																																																																					
								2014													2015													2016													2017													2018													2019				
C3840-ED-120	Design review & comment by Eng/MTRC, GEO and BD consultation	28d	0d	13-Nov-13 A	27-Jan-14 A	100%		■ Design review & comment by Eng/MTRC, GEO and BD consultation																																																																					
C3840-ED-130	Design re-submission	14d	0d	09-Jan-14 A	22-May-14 A	100%		■ Design re-submission																																																																					
C3840-ED-140	Design review & approve by Eng/MTRC, GEO and BD consultation	28d	0d	13-Feb-14 A	26-May-14 A	100%		■ Design review & approve by Eng/MTRC, GEO and BD consultation																																																																					
C3840-ED-170	Obtain Final Approval	0d	0d		26-May-14 A	100%		◆ Obtain Final Approval																																																																					
ELS Design for Subway and Temporary Staircase																																																																													
C3840-ED-180	Prepare ELS Design	24d	0d	18-Dec-13 A	09-Jan-14 A	100%		■ Prepare ELS Design																																																																					
C3840-ED-190	Design review & endorse by ICE	40d	0d	06-Mar-14 A	11-Jun-14 A	100%		■ Design review & endorse by ICE																																																																					
C3840-ED-200	Design review & comment by Eng/MTRC, GEO and BD consultation	28d	0d	10-Jan-14 A	27-Jan-14 A	100%		■ Design review & comment by Eng/MTRC, GEO and BD consultation																																																																					
C3840-ED-210	Design re-submission	12d	0d	05-Mar-14 A	12-Jun-14 A	100%		■ Design re-submission																																																																					
C3840-ED-220	Design review & approve by Eng/MTRC, GEO and BD consultation	28d	0d	06-Mar-14 A	23-Jun-14 A	100%		■ Design review & approve by Eng/MTRC, GEO and BD consultation																																																																					
C3840-ED-230	Obtain Final Approval	0d	0d		23-Jun-14 A	100%		◆ Obtain Final Approval																																																																					
ELS Design for Tunnel (Horizontal Pipe Piling)																																																																													
C3840-ED-240	Prepare Temporary Work Design (AIP)	24d	0d	02-Jun-14 A	16-Jun-14 A	100%		■ Prepare Temporary Work Design (AIP)																																																																					
C3840-ED-260	Design review & comment by Eng/MTRC and GEO	28d	0d	17-Jun-14 A	22-Jul-14 A	100%		■ Design review & comment by Eng/MTRC and GEO																																																																					
C3840-ED-270	Design re-submission (DDA)	18d	0d	18-Jun-14 A	08-Aug-14 A	100%		■ Design re-submission (DDA)																																																																					
C3840-ED-280	Design review & approve by Eng/MTRC	28d	0d	09-Aug-14 A	13-Aug-14 A	100%		■ Design review & approve by Eng/MTRC																																																																					
C3840-ED-300	Design submission for BD approval	1d	0d	13-Aug-14 A	13-Aug-14 A	100%		■ Design submission for BD approval																																																																					
C3840-ED-310	BD & GEO review and approval	60d	0d	14-Aug-14 A	28-Oct-14 A	100%		■ BD & GEO review and approval																																																																					
C3840-ED-315	BA 8/ BA10 submission for ground treatment and GI field works	1d	0d	05-Feb-15 A	05-Feb-15 A	100%		■ BA 8/ BA10 submission for ground treatment and GI field works																																																																					
C3840-ED-320	BA 8 submission for BD consent for HPP works	1d	0d	23-Mar-15 A	23-Mar-15 A	100%		■ BA 8 submission for BD consent for HPP works																																																																					
C3840-ED-330	BD process BA 8/BA10 submission & BD issue consent	28d	0d	24-Mar-15 A	02-Jun-15 A	100%		■ BD process BA 8/BA10 submission & BD issue consent																																																																					
ELS Design for Subway and D2 (C&C)																																																																													
C3840-ED-340	Prepare ELS Design	24d	0d	18-Dec-13 A	09-Jan-14 A	100%		■ Prepare ELS Design																																																																					
C3840-ED-350	Design review & endorse by ICE	40d	0d	27-Mar-14 A	11-Jun-14 A	100%		■ Design review & endorse by ICE																																																																					
C3840-ED-360	Design review & comment by Eng/MTRC, GEO and BD consultation	28d	0d	10-Jan-14 A	27-Jan-14 A	100%		■ Design review & comment by Eng/MTRC, GEO and BD consultation																																																																					
C3840-ED-370	Design re-submission	12d	0d	26-Mar-14 A	12-Jun-14 A	100%		■ Design re-submission																																																																					
C3840-ED-380	Design review & approve by Eng/MTRC, GEO and BD consultation	28d	0d	27-Mar-14 A	23-Jun-14 A	100%		■ Design review & approve by Eng/MTRC, GEO and BD consultation																																																																					
C3840-ED-410	Obtain Final Approval	0d	0d		23-Jun-14 A	100%		◆ Obtain Final Approval																																																																					
Temporary Traffic Management Schemes (TTMs) for Carnarvon Road Closure & Piling works at TS and C&C																																																																													
C3840-TTM-100	Appoint Traffic Consultant	0d	0d		16-Oct-13 A	100%		◆ Appoint Traffic Consultant																																																																					
C3840-TTM-110	Prepare & submit review by Eng Outline TTM Schemes as per PS P20.4	6d	0d	17-Oct-13 A	23-Oct-13 A	100%		■ Prepare & submit review by Eng Outline TTM Schemes as per PS P20.4																																																																					
C3840-TTM-120	Eng review Outline TTM Schemes	4d	0d	24-Oct-13 A	28-Oct-13 A	100%		■ Eng review Outline TTM Schemes																																																																					
C3840-TTM-130	Prepare Detailed TTMS	5d	0d	24-Oct-13 A	30-Oct-13 A	100%		■ Prepare Detailed TTMS																																																																					
C3840-TTM-140	Discussion and agree in principle at TMLG Meeting	1d	0d	30-Oct-13 A	30-Oct-13 A	100%		■ Discussion and agree in principle at TMLG Meeting																																																																					

■ Current Bar	■ Critical Remaining Work
■ Actual Work	◆ Milestone
■ Remaining Work	

Data Date: 01-Jun-18

Page 5 of 26

Master Programme Revision RMPSA1

RMPSA1			
Date	Revision	Checked	Approved
01-Jun-18		BG	AW



Contract C3840-13C

Tsim Sha Tsui Station, Carnarvon Road Subway



Activity ID	Activity Name	Orig Dur	Rem Dur	Start	Finish	% Complete	Total Float	Gantt Chart																																																																					
								2014													2015													2016													2017													2018													2019				
C3840-TTM-150	Final TTMS Drawings	4d	0d	31-Oct-13 A	04-Nov-13 A	100%		Final TTMS Drawings																																																																					
C3840-TTM-160	Eng endorse TTMS Drawings	2d	0d	05-Nov-13 A	06-Nov-13 A	100%		Eng endorse TTMS Drawings																																																																					
C3840-TTM-170	TTMs endorse by HKP & TD and obtain road work advice from RMO	18d	0d	07-Nov-13 A	24-Nov-13 A	100%		TTMs endorse by HKP & TD and obtain road work advice from RMO																																																																					
C3840-TTM-180	Obtain Gazette Notice	18d	0d	07-Nov-13 A	14-Nov-13 A	100%		Obtain Gazette Notice																																																																					
C3840-TTM-190	Notification to Bus Company	28d	0d	07-Nov-13 A	04-Dec-13 A	100%		Notification to Bus Company																																																																					
C3840-TTM-210	Relocate bus stop, trial run & TTMs implementation (road closure)	5d	0d	05-Dec-13 A	10-Dec-13 A	100%		Relocate bus stop, trial run & TTMs implementation (road closure)																																																																					
C3840-TTM-220	Application & Approval of TTM Schemes for Piling work for TS and C&C	42d	0d	24-Jan-14 A	13-Jun-14 A	100%		Application & Approval of TTM Schemes for Piling work for TS and C&C																																																																					
Excavation Permit (XP)		1581d	175d	15-Oct-13 A	30-Dec-18		0d																																																																						
C3840-XP-100	XP in hand of MTR	0d	0d	15-Oct-13 A	15-Oct-13 A	100%		XP in hand of MTR																																																																					
C3840-XP-110	Transfer XP permit holder from MTR to Maeda & XP payment arrangement	15d	0d	15-Oct-13 A	31-Oct-13 A	100%		Transfer XP permit holder from MTR to Maeda & XP payment arrangement																																																																					
C3840-XP-130	Implement 1st XP	0d	0d	01-Nov-13 A	01-Nov-13 A	100%		Implement 1st XP																																																																					
C3840-XP-140	Implement Period 1st XP	1422d	0d	01-Nov-13 A	22-Sep-17 A	100%		Implement Period 1st XP																																																																					
C3840-XP-150	Re-application and issue 2nd XP	180d	0d	20-Apr-17 A	09-Aug-17 A	100%		Re-application and issue 2nd XP																																																																					
C3840-XP-160	Implement 2nd XP	0d	0d	23-Sep-17 A	23-Sep-17 A	100%		Implement 2nd XP																																																																					
C3840-XP-170	Implement Period for 2nd XP	464d	213d	23-Sep-17 A	30-Dec-18	40.95%	0d	Implement Period for 2nd XP																																																																					
Milestones for Cost Centre A - Preliminaries		1525d	45d	29-Aug-14 A	03-Oct-18		88d																																																																						
C3840-MS-A01	A1-Approval of PMP, S. P., ICE, ELS design for Cofferdam & temp decking	0d	0d	29-Aug-14 A	29-Aug-14 A	100%		A1-Approval of PMP, S. P., ICE, ELS design for Cofferdam & temp decking																																																																					
C3840-MS-A02	A2-Approval of ELS design of mined tunnel & Eng's confirmation of satisfactory implem. of P. M.Syt.	0d	0d	28-Oct-14 A	28-Oct-14 A	100%		A2-Approval of ELS design of mined tunnel & Eng's confirmation of satisfactory implem. of P. M.Syt.																																																																					
C3840-MS-A03	A3-Approval for method for demolition of K11 Diag. Wall & Eng's confirmation of satisf. implem. of S. P.	0d	0d	13-Nov-14 A	13-Nov-14 A	100%		A3-Approval for method for demolition of K11 Diag. Wall & Eng's confirmation of satisf. implem. of S. P.																																																																					
C3840-MS-A04	A4- Eng's confirmation of satisfactory implementation of Programming Management System	0d	0d	30-Nov-14 A	30-Nov-14 A	100%		A4- Eng's confirmation of satisfactory implementation of Programming Management System																																																																					
C3840-MS-A05	A5- Eng's confirmation of satisfactory implementation of Specified Plans	0d	0d	16-Mar-15 A	16-Mar-15 A	100%		A5- Eng's confirmation of satisfactory implementation of Specified Plans																																																																					
C3840-MS-A06	A6- Eng's confirmation of satisfactory implementation of Programming Management System	0d	0d	19-May-15 A	19-May-15 A	100%		A6- Eng's confirmation of satisfactory implementation of Programming Management System																																																																					
C3840-MS-A07	A7- Eng's confirmation of satisfactory implementation of Specified Plans	0d	0d	12-Aug-15 A	12-Aug-15 A	100%		A7- Eng's confirmation of satisfactory implementation of Specified Plans																																																																					
C3840-MS-A08	A8- Eng's confirmation of satisfactory implementation of Programming Management System	0d	0d	04-Jan-16 A	04-Jan-16 A	100%		A8- Eng's confirmation of satisfactory implementation of Programming Management System																																																																					
C3840-MS-A09	A9- Eng's confirmation of satisfactory implementation of Specified Plans	0d	0d	15-Mar-16 A	15-Mar-16 A	100%		A9- Eng's confirmation of satisfactory implementation of Specified Plans																																																																					
C3840-MS-A10	A10- Eng's confirmation of satisfactory implementation of Programming Management System	0d	0d	29-May-16 A	29-May-16 A	100%		A10- Eng's confirmation of satisfactory implementation of Programming Management System																																																																					
C3840-MS-A11	A11- Eng's conf. of satisf. implem. of S. P. and approval of all procedures for T&C of BS & ABWF works	0d	0d	26-May-17 A	26-May-17 A	100%		A11- Eng's conf. of satisf. implem. of S. P. and approval of all procedures for T&C of BS & ABWF works																																																																					
C3840-MS-A12	A12- Eng's confirmation of satisfactory implementation of Programming Management System	0d	0d	27-Nov-16 A	27-Nov-16 A	100%		A12- Eng's confirmation of satisfactory implementation of Programming Management System																																																																					
C3840-MS-A13	A13- Eng's confirmation of satisfactory implementation of Specified Plans	0d	0d	26-Feb-17 A	26-Feb-17 A	100%		A13- Eng's confirmation of satisfactory implementation of Specified Plans																																																																					
C3840-MS-A14	A14- Eng's confirmation of satisfactory implementation of Programming Management System	0d	0d	28-May-17 A	28-May-17 A	100%		A14- Eng's confirmation of satisfactory implementation of Programming Management System																																																																					
C3840-MS-A15	A15- Approval in principle of draft O&M Manuals and draft As-built Drwgs. for Whole of the Works	0d	0d	19-Aug-18	19-Aug-18	0%	133d	A15- Approval in principle of draft O&M Manuals and draft As-built Drwgs. for Whole of the Works																																																																					
C3840-MS-A16	A16- Approval in principle of O&M Manuals and As-built Drwgs. for Whole of the Works	0d	0d	03-Oct-18	03-Oct-18	0%	88d	A16- Approval in principle of O&M Manuals and As-built Drwgs. for Whole of the Works																																																																					
Carnarvon Road Subway and Entrances		1352d	122d	14-Oct-13 A	26-Oct-18		53d																																																																						
Instrumentation		52d	0d	16-Dec-13 A	02-Apr-14 A																																																																								

- Current Bar
- Critical Remaining Work
- Actual Work
- Remaining Work
- Milestone

Data Date: 01-Jun-18

Master Programme Revision RMPRSA1

RMPRSA1			
Date	Revision	Checked	Approved
01-Jun-18		BG	AW



Contract C3840-13C
Tsim Sha Tsui Station, Carnarvon Road Subway



Activity ID	Activity Name	Orig Dur	Rem Dur	Start	Finish	% Complete	Total Float	Gantt Chart (2014-2019)																																																																					
								2014													2015													2016													2017													2018													2019				
C3840-INS-10	Prepare & submit instrumentation/monitoring plan for approval of Eng	28d	0d	16-Dec-13 A	28-Jan-14 A	100%		■ Prepare & submit instrumentation/monitoring plan for approval of Eng																																																																					
C3840-INS-20	Eng approve instrumentation/monitoring plan	7d	0d	29-Jan-14 A	05-Feb-14 A	100%		■ Eng approve instrumentation/monitoring plan																																																																					
C3840-INS-30	Installation of instrumentations	12d	0d	07-Jan-14 A	25-Feb-14 A	100%		■ Installation of instrumentations																																																																					
C3840-INS-40	Initial reading and agreement with Eng	14d	0d	24-Feb-14 A	30-Mar-14 A	100%		■ Initial reading and agreement with Eng																																																																					
C3840-INS-50	Commence regular monitoring	0d	0d	02-Apr-14 A		100%		◆ Commence regular monitoring																																																																					
Utility Diversion		1292d	0d	14-Oct-13 A	12-Dec-15 A																																																																								
C3840-UTD-010	Utility Detection Survey incl. prepare survey report	12d	0d	02-Nov-13 A	11-Dec-13 A	100%		■ Utility Detection Survey incl. prepare survey report																																																																					
C3840-UTD-030	Notification to Utility Companies and 1st ULG meeting	46d	0d	14-Oct-13 A	28-Nov-13 A	100%		■ Notification to Utility Companies and 1st ULG meeting																																																																					
C3840-UTD-040	Relocation of mail box	8d	0d	29-Nov-13 A	06-Dec-13 A	100%		■ Relocation of mail box																																																																					
C3840-UTD-110	Relocation of Telephone Kiosk by PCCW	40d	0d	23-Dec-13 A	08-Jan-14 A	100%		■ Relocation of Telephone Kiosk by PCCW																																																																					
C3840-UTD-290	Diversion of Gasmain crossing tunnel shaft	57d	0d	13-Feb-14 A	26-Mar-14 A	100%		■ Diversion of Gasmain crossing tunnel shaft																																																																					
C3840-UTD-295	Exposure & temporary support to underground gasmain and cable duct at TS	64d	0d	11-Mar-15 A	30-Jun-15 A	100%		■ Exposure & temporary support to underground gasmain and cable duct at TS																																																																					
C3840-UTD-320	Exposure & slewing of underground utilities for driving pipe piles except D2 area	57d	0d	13-Feb-14 A	31-Oct-14 A	100%		■ Exposure & slewing of underground utilities for driving pipe piles except D2 area																																																																					
C3840-UTD-335	Temporary Diversion of existing watermain that dash with temp. staircase	40d	0d	28-May-15 A	17-Jul-15 A	100%		■ Temporary Diversion of existing watermain that dash with temp. staircase																																																																					
C3840-UTD-360	Removal of Street Lighting Post near D2	57d	0d	13-Feb-14 A	23-May-14 A	100%		■ Removal of Street Lighting Post near D2																																																																					
C3840-UTD-455	Exposure & slewing of underground utilities for driving pipe piles at D2 area	51d	0d	07-Oct-15 A	12-Dec-15 A	100%		■ Exposure & slewing of underground utilities for driving pipe piles at D2 area																																																																					
Remove Existing Escalator by Specialist Contractor		109d	0d	01-Mar-16 A	05-Aug-16 A																																																																								
C3840-ESC-110	Appoint Specialist Contractor	0d	0d		11-Mar-16 A	100%		◆ Appoint Specialist Contractor																																																																					
C3840-ESC-120	Prepare method statement & delivery route for removal of exist. Escalator	6d	0d	01-Mar-16 A	11-Mar-16 A	100%		■ Prepare method statement & delivery route for removal of exist. Escalator																																																																					
C3840-ESC-130	Eng review and approve method statement & delivery route for removal of exist. Escalator	21d	0d	12-Mar-16 A	02-Jun-16 A	100%		■ Eng review and approve method statement & delivery route for removal of exist. Escalator																																																																					
C3840-ESC-140	Liaise with maintenance Contractor via. Eng and submit Form EL3 to EMSD	6d	0d	06-Apr-16 A	06-Jul-16 A	100%		■ Liaise with maintenance Contractor via. Eng and submit Form EL3 to EMSD																																																																					
C3840-ESC-150	EMSD/MTRC decommission existing escalator	3d	0d	06-Jul-16 A	06-Jul-16 A	100%		■ EMSD/MTRC decommission existing escalator																																																																					
C3840-ESC-152	MTR's testing on Existing Escalator	2d	0d	07-Jul-16 A	08-Jul-16 A	100%		■ MTR's testing on Existing Escalator																																																																					
C3840-ESC-160	Remove existing escalator	14d	0d	11-Jul-16 A	05-Aug-16 A	100%		■ Remove existing escalator																																																																					
Open Cut Sequence 1 (Advance Ground Works & Piling Works)		778d	0d	13-Nov-13 A	30-Sep-16 A																																																																								
Advance Ground Works		113d	0d	13-Nov-13 A	24-Jul-14 A																																																																								
C3840-AGW-010	Site clearance	24d	0d	13-Nov-13 A	10-Dec-13 A	100%		■ Site clearance																																																																					
C3840-AGW-020	Trial Pit/trench excavation	69d	0d	14-Nov-13 A	31-Mar-14 A	100%		■ Trial Pit/trench excavation																																																																					
C3840-AGW-030	Temporary Hoarding Erection	15d	0d	11-Dec-13 A	30-Dec-13 A	100%		■ Temporary Hoarding Erection																																																																					
C3840-AGW-040	Pre-drilling works	24d	0d	30-Dec-13 A	24-Jan-14 A	100%		■ Pre-drilling works																																																																					
C3840-AGW-050	Permanent Hoarding Erection	25d	0d	28-Feb-14 A	08-Apr-14 A	100%		■ Permanent Hoarding Erection																																																																					
C3840-AGW-070	Joint Survey & Remove existing BS & ABWF Services	6d	0d	01-Feb-14 A	22-Feb-14 A	100%		■ Joint Survey & Remove existing BS & ABWF Services																																																																					
C3840-AGW-080	Close D1 & Construct Flood Barrier at D1	9d	0d	23-Feb-14 A	27-Feb-14 A	100%		■ Close D1 & Construct Flood Barrier at D1																																																																					
C3840-AGW-100	Demolish D1 above GL	12d	0d	18-Mar-14 A	24-Apr-14 A	100%		■ Demolish D1 above GL																																																																					

■ Current Bar ■ Critical Remaining Work
■ Actual Work ◆ Milestone
■ Remaining Work

Data Date: 01-Jun-18

Page 7 of 26

Master Programme Revision RMPRSA1

RMPRSA1

Date	Revision	Checked	Approved
01-Jun-18		BG	AW



Contract C3840-13C



Tsim Sha Tsui Station, Carnarvon Road Subway

Activity ID	Activity Name	Orig Dur	Rem Dur	Start	Finish	% Complete	Total Float	2014												2015												2016												2017												2018												2019																																										
								O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A
Bay 5 (Staircase from +0.33 to 2.2mPD)																																																																																																														
C3840-TSR-200	Soffit fwk	2d	0d	24-Sep-15 A	29-Sep-15 A	100%		I Soffit fwk.																																																																																																						
C3840-TSR-210	Rebar fixing, fwk for risers & concreting (2.0m3)	2d	0d	26-Sep-15 A	29-Sep-15 A	100%		I Rebar fixing, fwk for risers & concreting (2.0m3)																																																																																																						
Bay 6 (walls & roof from 2.2mPD to 4mPD)																																																																																																														
C3840-TSR-150	Strike fwk, form cj, install waterproofing membrane & rebar fixing	4d	0d	02-Oct-15 A	06-Oct-15 A	100%		I Strike fwk, form cj, install waterproofing membrane & rebar fixing																																																																																																						
C3840-TSR-165	Erect fwk/working platform & concreting (16.0m3)	5d	0d	07-Oct-15 A	12-Oct-15 A	100%		I Erect fwk/working platform & concreting (16.0m3)																																																																																																						
Bay 7 (walls & roof from +4mPD to +5.7mPD)																																																																																																														
C3840-TSR-215	Strike fwk, remove working platform, form cj & rebar fixing	2d	0d	13-Oct-15 A	14-Oct-15 A	100%		I Strike fwk, remove working platform, form cj & rebar fixing																																																																																																						
C3840-TSR-225	Falsework, fwk, working platform & concreting (13.5m3)	4d	0d	15-Oct-15 A	19-Oct-15 A	100%		I Falsework, fwk, working platform & concreting (13.5m3)																																																																																																						
Bay 8 (walls & roof above +5.7mPD)																																																																																																														
C3840-TSR-230	Strike fwk, remove working platform, form cj, erect fwk & rebar fixing	10d	0d	20-Oct-15 A	31-Oct-15 A	100%		I Strike fwk, remove working platform, form cj, erect fwk & rebar fixing																																																																																																						
C3840-TSR-235	Falsework, fwk, working platform & concreting (33.5m3)	10d	0d	20-Oct-15 A	02-Nov-15 A	100%		I Falsework, fwk, working platform & concreting (33.5m3)																																																																																																						
C3840-TSR-236	Erect fwk and concreting (2m3) for upstand wall	2d	0d	03-Nov-15 A	05-Nov-15 A	100%		I Erect fwk and concreting (2m3) for upstand wall																																																																																																						
C3840-TSR-237	Concrete curing and remove fwk/falsework	15d	0d	03-Nov-15 A	20-Nov-15 A	100%		I Concrete curing and remove fwk/falsework																																																																																																						
Section between Grid 1 and 2																																																																																																														
Bay 9 (Collar Frame up to -4.3mPD)																																																																																																														
C3840-TSR-500	Coring dowel bars holes & form groove/cj	12d	0d	28-Oct-15 A	11-Nov-15 A	100%		I Coring dowel bars/holes & form groove/cj																																																																																																						
C3840-TSR-505	Install waterproofing membrane/dowel bars	5d	0d	04-Nov-15 A	09-Nov-15 A	100%		I Install waterproofing membrane/dowel bars																																																																																																						
C3840-TSR-510	Rebar fixing	2d	0d	11-Nov-15 A	12-Nov-15 A	100%		I Rebar fixing																																																																																																						
C3840-TSR-515	End fwk shuttering & concreting collar to slab (2.5m3)	3d	0d	13-Nov-15 A	16-Nov-15 A	100%		I End fwk shuttering & concreting collar to slab (2.5m3)																																																																																																						
Bay 12 (Base Slab at -4.32mPD)																																																																																																														
C3840-TSR-540	Construct base slab (20.0m3)	13d	0d	04-Nov-15 A	19-Nov-15 A	100%		I Construct base slab (20.0m3)																																																																																																						
Bay 10 (Collar Frame up to -2mPD)																																																																																																														
C3840-TSR-520	Erect working platform, install waterproofing membrane & rebar fixing	3d	0d	20-Nov-15 A	24-Nov-15 A	100%		I Erect working platform, install waterproofing membrane & rebar fixing																																																																																																						
C3840-TSR-525	Fwk & concreting to -2.2mPD (1.5m3)	4d	0d	25-Nov-15 A	27-Nov-15 A	100%		I Fwk & concreting to -2.2mPD (1.5m3)																																																																																																						
Bay 13 (Walls up to -3.2mPD)																																																																																																														
C3840-TSR-550	Install water proofing system, rebar fixing for W1, W2, W3 & 250 mm partition wall	3d	0d	27-Nov-15 A	30-Nov-15 A	100%		I Install water proofing system, rebar fixing for W1, W2, W3 & 250 mm partition wall																																																																																																						
C3840-TSR-555	Erect working platform, fwk shuttering & concreting (9.0m3)	4d	0d	01-Dec-15 A	07-Dec-15 A	100%		I Erect working platform, fwk shuttering & concreting (9.0m3)																																																																																																						
Bay 11 (Collar Frame up to +1.2mPD)																																																																																																														
C3840-TSR-530	Erect working platform, Install waterproofing membrane & rebar fixing	5d	0d	30-Nov-15 A	03-Dec-15 A	100%		I Erect working platform, Install waterproofing membrane & rebar fixing																																																																																																						
C3840-TSR-535	Fwk & concreting to collar (4.0m3)	7d	0d	01-Dec-15 A	07-Dec-15 A	100%		I Fwk & concreting to collar (4.0m3)																																																																																																						
Bay 14 (Walls up to -0.96mPD) and Bay 18a (Stair)																																																																																																														
C3840-TSR-560	Construct bay 14 (18.5m3)	6d	0d	08-Dec-15 A	15-Dec-15 A	100%		I Construct bay 14 (18.5m3)																																																																																																						
C3840-TSR-602	Construct bay 18a (3.5m3)	5d	0d	19-Dec-15 A	28-Dec-15 A	100%		I Construct bay 18a (3.5m3)																																																																																																						

█ Current Bar █ Critical Remaining Work
█ Actual Work ◆ ◆ Milestone
█ Remaining Work

Data Date: 01-Jun-18

Page 11 of 26

Master Programme Revision RMPSA1

RMPSA1

Date	Revision	Checked	Approved
01-Jun-18		BG	AW



Main Gantt chart table with columns: Activity ID, Activity Name, Orig Dur, Rem Dur, Start, Finish, % Complete, Total Float, and monthly timelines from 2014 to 2019.

Legend for work types: Current Bar, Actual Work, Remaining Work, Critical Remaining Work, Milestone.

Page information: Data Date: 01-Jun-18, Page 15 of 26, Master Programme Revision RMPRSA1

Revision table with columns: Date, Revision, Checked, Approved. Includes entries for 01-Jun-18 with BG and AW initials.

Activity ID	Activity Name	Orig Dur	Rem Dur	Start	Finish	% Complete	Total Float	Gantt Chart (2014-2019)																																																			
								2014	2015	2016	2017	2018	2019																																														
Open Cut Sequence 6								[Gantt bars for sequence 6]																																																			
C3840-D1-100	Erect hoarding	12d	12d	01-Jun-18	14-Jun-18	0%	12d	[Gantt bar for Erect hoarding]																																																			
C3840-D1-110	Open New D2 & D3	1d	1d	30-Jun-18	30-Jun-18	0%	0d	[Gantt bar for Open New D2 & D3]																																																			
Open Cut Sequence 7 (D1)								[Gantt bars for sequence 7]																																																			
C3840-D1-120	Erect platform	6d	6d	03-Jul-18	09-Jul-18	0%	0d	[Gantt bar for Erect platform]																																																			
C3840-D1-130	Demolish (Saw cut) Temporary Staircase	20d	20d	10-Jul-18	01-Aug-18	0%	0d	[Gantt bar for Demolish (Saw cut): Te]																																																			
C3840-D1-150	Construct RC Structure at D1 Entrance	20d	20d	02-Aug-18	24-Aug-18	0%	0d	[Gantt bar for Construct RC Struct]																																																			
C3840-D1-160	Concrete curing and removal of falsework/fw	6d	6d	25-Aug-18	31-Aug-18	0%	0d	[Gantt bar for Concrete curing and]																																																			
C3840-D1-170	Install Structural steel	12d	12d	01-Sep-18	14-Sep-18	0%	0d	[Gantt bar for Install Structural s]																																																			
C3840-D1-190	Backfilling, removal of temporary decking & reinstate UUs	100d	100d	02-Jun-18	29-Sep-18	0%	0d	[Gantt bar for Backfilling, remo]																																																			
C3840-D1-200	Cut head of Pipe Pile 2m	100d	100d	07-Jun-18	05-Oct-18	0%	0d	[Gantt bar for Cut head of Pip]																																																			
C3840-D1-210	Reinstate Carnarvon Road	12d	12d	06-Oct-18	20-Oct-18	0%	0d	[Gantt bar for Reinstate Car]																																																			
C3840-D1-220	Reinstate traffic sign and shop sign	3d	3d	22-Oct-18	24-Oct-18	0%	0d	[Gantt bar for Reinstate traf]																																																			
C3840-D1-225	Inspection for acceptance by relevant authorities	1d	1d	25-Oct-18	25-Oct-18	0%	0d	[Gantt bar for Inspection for]																																																			
C3840-D1-230	Open New Entrance D1	1d	1d	26-Oct-18	26-Oct-18	0%	0d	[Gantt bar for Open New E]																																																			
Excavation for Shaft and Tunnel								[Gantt bars for excavation sequence]																																																			
Additional G.I. (ABH1)								[Gantt bars for ABH1 sequence]																																																			
C3840-ABH1-10	Submission for BD consent	0d	0d	26-Nov-14 A	02-Jun-15 A	100%		[Gantt bar for Submission for BD consent]																																																			
C3840-ABH1-20	Obtain consent from BD	65d	0d	27-Nov-14 A	31-Jan-15 A	100%		[Gantt bar for Obtain consent from BD]																																																			
C3840-ABH1-30	Site preparation, mobilization, set up and drilling hole for ABH1	6d	0d	02-Feb-15 A	06-Feb-15 A	100%		[Gantt bar for Site preparation, mobilization, set up and drilling hole for ABH1]																																																			
C3840-ABH1-40	Prepare & submit assessment report to for ABH1 to MTRC for submission to BD	9d	0d	07-Feb-15 A	17-Feb-15 A	100%		[Gantt bar for Prepare & submit assessment report to for ABH1 to MTRC for submission to BD]																																																			
C3840-ABH1-50	BD review assessment report for ABH1 & issue consent for horizontal piling	62d	0d	18-Feb-15 A	02-Jun-15 A	100%		[Gantt bar for BD review assessment report for ABH1 & issue consent for horizontal piling]																																																			
Shaft Excavation, Tunnel Grouting and HPP Works								[Gantt bars for shaft excavation sequence]																																																			
C3840-SH-100	Pump Test	13d	0d	13-Oct-14 A	27-Oct-14 A	100%		[Gantt bar for Pump Test]																																																			
C3840-SH-110	Expose utilities, excavate from +5.5 to +0.2mPD (496.8m3), install 1st waling and traffic decking	17d	0d	28-Oct-14 A	15-Nov-14 A	100%		[Gantt bar for Expose utilities, excavate from +5.5 to +0.2mPD (496.8m3), install 1st waling and traffic decking]																																																			
C3840-SH-120	Utilities protection and temporary diversion and install lagging wall	18d	0d	17-Nov-14 A	06-Dec-14 A	100%		[Gantt bar for Utilities protection and temporary diversion and install lagging wall]																																																			
C3840-SH-130	Install steel plate lagging and 2nd layer waling & strut	13d	0d	08-Dec-14 A	27-Dec-14 A	100%		[Gantt bar for Install steel plate lagging and 2nd layer waling & strut]																																																			
C3840-SH-140	Forming platform for tunnel works	15d	0d	29-Dec-14 A	12-Jan-15 A	100%		[Gantt bar for Forming platform for tunnel works]																																																			
C3840-SH-150	Regrouting for curtain grouting & pumping test (re-test)	24d	0d	12-Jan-15 A	07-Feb-15 A	100%		[Gantt bar for Regrouting for curtain grouting & pumping test (re-test)]																																																			
C3840-SH-160	Mobilization & set up for tunnel grouting works (Simon & Son)	4d	0d	09-Feb-15 A	12-Feb-15 A	100%		[Gantt bar for Mobilization & set up for tunnel grouting works (Simon & Son)]																																																			
C3840-SH-170	Trial grouting	7d	0d	13-Feb-15 A	24-Feb-15 A	100%		[Gantt bar for Trial grouting]																																																			
C3840-SH-180	Horizontal grouting for top section (44 nos. holes)	23d	0d	25-Feb-15 A	23-Mar-15 A	100%		[Gantt bar for Horizontal grouting for top section (44 nos. holes)]																																																			
C3840-SH-190	Excavation of tunnel shaft from 0.2mPD to -0.5mPD (67m3)	2d	0d	07-Mar-15 A	09-Mar-15 A	100%		[Gantt bar for Excavation of tunnel shaft from 0.2mPD to -0.5mPD (67m3)]																																																			
C3840-SH-200	Demobilize plants for tunnelling works	2d	0d	24-Mar-15 A	25-Mar-15 A	100%		[Gantt bar for Demobilize plants for tunnelling works]																																																			

 Current Bar	 Critical Remaining Work
 Actual Work	 Milestone
 Remaining Work	

Data Date: 01-Jun-18
Page 16 of 26

Master Programme Revision RMPSA1

RMPSA1			
Date	Revision	Checked	Approved
01-Jun-18		BG	AW



Contract C3840-13C

Tsim Sha Tsui Station, Carnarvon Road Subway



Activity ID	Activity Name	Orig Dur	Rem Dur	Start	Finish	% Complete	Total Float	Gantt Chart (Months: 2014, 2015, 2016, 2017, 2018, 2019)																																																							
								Detailed Gantt Chart with Activity Bars and Milestones																																																							
C3840-MS-B09	B9-Exc. of Subway reached -5.5mPD, grids 4-5 blinded, comp. exc. for tunnel & 50% removal of K11 D. wall	0d	0d	30-Nov-17 A	100%			◆ B9-Exc. of Subway reached -5.5mPD, grids 4-5 blinded																																																							
C3840-MS-B10	B10-Comp. all Subway RC structures fr. grids 1 to 4+3m,	0d	0d	28-Dec-17 A	100%			◆ B10-Comp. all Subway RC structures fr. grids 1 to 4+3m																																																							
C3840-MS-B11	B11-Comp. all RC structures betn TST Stn wall & grid 4+3m & mined tunnel	0d	0d	29-Jan-18 A	100%			◆ B11-Comp. all RC structures betn TST Stn wall & grid 4+3m & mined tunnel																																																							
C3840-MS-B12	B12-Comp. all ABWF works to Deg. 1 except for works assoc. with new entrance D1	0d	0d	26-Feb-18 A	100%			◆ B12-Comp. all ABWF works to Deg. 1 except for works assoc. with new entrance D1																																																							
C3840-MS-B13	B13-Comp. all ABWF works to Deg. 3 except for works assoc. with new entrance D1	0d	0d	13-Jun-18	0%	200d		◆ B13-Comp. all ABWF works to Deg. 3 except for works assoc. with new entrance D1																																																							
C3840-MS-B14	B14-Complete all works in this Cost Centre	0d	0d	24-Oct-18	0%	67d		◆ B14-Complete all works in this Cost Centre																																																							
Building Services & ABWF Works		1445d	121d	01-Feb-14 A	25-Oct-18		54d																																																								
Site Validation		228d	0d	01-Feb-14 A	31-Dec-14 A																																																										
C3840-SV-100	Carry out detailed site survey	6d	0d	01-Feb-14 A	28-Feb-14 A	100%		■ Carry out detailed site survey																																																							
C3840-SV-110	Prepare Implementation Programme/Method Statement with detailed Phasing/Sequence	90d	0d	01-Aug-14 A	29-Sep-14 A	100%		■ Prepare Implementation Programme/Method Statement with detailed Phasing/Sequence																																																							
C3840-SV-120	Obtain Eng's approval for Implementation Programme/Method Statement for modification & diversion works	60d	0d	30-Sep-14 A	31-Dec-14 A	100%		■ Obtain Eng's approval for Implementation Programme/Method Statement for modification & diversion works																																																							
Design for BS & ABWF Works at Temporary Staircase		646d	0d	07-Jul-14 A	15-Dec-15 A																																																										
C3840-TSD-100	Prepare and submit detailed designs for BS works	49d	0d	07-Jul-14 A	11-Aug-14 A	100%		■ Prepare and submit detailed designs for BS works																																																							
C3840-TSD-110	Obtain approval detailed designs for BS works from Eng	50d	0d	12-Aug-14 A	05-Sep-14 A	100%		■ Obtain approval detailed designs for BS works from Eng																																																							
C3840-TSD-120	Issue working drawings of BS works for construction	60d	0d	06-Sep-14 A	05-Nov-14 A	100%		■ Issue working drawings of BS works for construction																																																							
C3840-TSD-160	Prepare and submit detailed designs for ABWF works	6d	0d	17-Nov-15 A	24-Nov-15 A	100%		■ Prepare and submit detailed designs for ABWF works																																																							
C3840-TSD-170	Obtain approval detailed designs for ABWF works from Eng	30d	0d	25-Nov-15 A	14-Dec-15 A	100%		■ Obtain approval detailed designs for ABWF works from Eng																																																							
C3840-TSD-180	Issue working drawings of ABWF works for construction	0d	0d	15-Dec-15 A	100%			◆ Issue working drawings of ABWF works for construction																																																							
Material Submission & Material Procurement/Delivery for Temporary Staircase		535d	0d	09-Apr-14 A	05-Mar-16 A																																																										
C3840-TSD-130	Material submission	21d	0d	09-Apr-14 A	05-Feb-16 A	100%		■ Material submission																																																							
C3840-TSD-140	Obtain approval of material submission from MTR	56d	0d	22-May-14 A	22-Feb-16 A	100%		■ Obtain approval of material submission from MTR																																																							
C3840-TSD-150	Procurement & delivery of materials	10d	0d	12-Jan-16 A	05-Mar-16 A	100%		■ Procurement & delivery of materials																																																							
BS & ABWF Works at Temporary Staircase		200d	0d	20-Nov-15 A	06-Jul-16 A																																																										
C3840-TSBA-100	Complete RC works for grid 2-4	0d	0d	20-Nov-15 A	100%			◆ Complete RC works for grid 2-4																																																							
C3840-TSBA-105	Complete RC works for grid 1-2	0d	0d	20-Feb-16 A	100%			◆ Complete RC works for grid 1-2																																																							
C3840-TSBA-110	Installation of BS and ABWF works for grid 2-4	59d	0d	12-Jan-16 A	23-Mar-16 A	100%		■ Installation of BS and ABWF works for grid 2-4																																																							
C3840-TSBA-115	Installation of BS and ABWF work for grid 1-2	33d	0d	15-Feb-16 A	23-Mar-16 A	100%		■ Installation of BS and ABWF work for grid 1-2																																																							
C3840-TSBA-117	CN&SE Works by others	2d	0d	14-Mar-16 A	15-Mar-16 A	100%		■ CN&SE Works by others																																																							
C3840-TSBA-130	T&C	4d	0d	14-Mar-16 A	17-Mar-16 A	100%		■ T&C																																																							
C3840-TSBA-140	Inspection prior to open for public use	83d	0d	22-Mar-16 A	22-Jun-16 A	100%		■ Inspection prior to open for public use																																																							
C3840-TSBA-150	Open for public use	0d	0d	06-Jul-16 A	100%			◆ Open for public use																																																							
Scheme Designs for BS Works		85d	0d	07-Jul-14 A	05-Nov-14 A																																																										
C3840-SD-100	Prepare a scheme designs	60d	0d	07-Jul-14 A	15-Aug-14 A	100%		■ Prepare a scheme designs																																																							
C3840-SD-120	Scheme design review & comment by Eng/MTRC & FSD	28d	0d	16-Aug-14 A	15-Sep-14 A	100%		■ Scheme design review & comment by Eng/MTRC & FSD																																																							

- Current Bar
- Actual Work
- Remaining Work
- ◆ Critical Remaining Work
- ◆ Milestone

Data Date: 01-Jun-18
Page 22 of 26

Master Programme Revision RMPRSA1

RMPRSA1			
Date	Revision	Checked	Approved
01-Jun-18		BG	AW

Activity ID	Activity Name	Orig Dur	Rem Dur	Start	Finish	% Complete	Total Float	Gantt Chart (2014-2019)																											
								2014	2015	2016	2017	2018	2019																						
C3840-SD-130	Scheme designs re-submission	24d	0d	16-Sep-14 A	06-Oct-14 A	100%																													
C3840-SD-140	Scheme design review & approve by Eng/MTRC & FSD	28d	0d	07-Oct-14 A	05-Nov-14 A	100%																													
C3840-SD-150	Obtain approval of scheme design	0d	0d		05-Nov-14 A	100%																													
Detailed Designs for BS Works		1273d	0d	03-Oct-14 A	30-Apr-18 A																														
C3840-DD-100	Prepare a detailed designs	40d	0d	03-Oct-14 A	04-Dec-14 A	100%																													
C3840-DD-120	Detailed Designs review & comment by MTRC	28d	0d	05-Dec-14 A	07-Jan-15 A	100%																													
C3840-DD-130	Detailed designs re-submission	7d	0d	26-Aug-16 A	03-Sep-16 A	100%																													
C3840-DD-140	Detailed Designs review & approve by MTRC	464d	0d	26-Oct-16 A	30-Apr-18 A	100%																													
C3840-DD-150	Obtain approval in principle from Eng for All Detailed Designs	442d	0d	27-Sep-16 A	30-Apr-18 A	100%																													
C3840-DD-160	Prepare working drawings and issue for construction	114d	0d	21-Aug-17 A	30-Apr-18 A	100%																													
Material Submission/Procurement/Delivery & Method Statement Submission for BS Works		1051d	0d	08-Jul-14 A	29-Mar-18 A																														
C3840-BSP-100	Submit proposal on supplier & model types of all major BS equip. & materials	60d	0d	08-Jul-14 A	07-Oct-14 A	100%																													
C3840-BSP-110	Approval of proposal on supplier & model types of all major BS equip. & materials	48d	0d	08-Oct-14 A	05-Nov-14 A	100%																													
C3840-BSP-130	Material Submission & Approval	90d	0d	11-Aug-14 A	28-Feb-15 A	100%																													
C3840-BSP-140	Placing order for major equipments and materials	36d	0d	02-Mar-15 A	16-Mar-15 A	100%																													
C3840-BSP-150	Fabrication & factory acceptance testing for major equipments and materials	178d	0d	26-Jun-17 A	22-Jan-18 A	100%																													
C3840-BSP-160	Major equipments and materials available	65d	0d	27-Oct-17 A	29-Jan-18 A	100%																													
C3840-BSP-170	Delivery to site all major equipments & materials	59d	0d	01-Nov-17 A	29-Jan-18 A	100%																													
C3840-BSP-190	Method Statement Submission & Approval	176d	0d	12-Jul-17 A	29-Mar-18 A	100%																													
C3840-BSP-200	Obtain Eng's approval in principle of all procedures for T&C of all BS Works	32d	0d	28-Dec-16 A	28-Feb-17 A	100%																													
Design for ABWF Works		302d	0d	04-Apr-17 A	30-Apr-18 A																														
C3840-DABWF-100	Prepare shop drawings and associated temporary works design submission	207d	0d	04-Apr-17 A	30-Apr-18 A	100%																													
C3840-DABWF-110	Obtain approval from Eng for shop drawings & associated temp. works designs	212d	0d	05-Apr-17 A	30-Apr-18 A	100%																													
C3840-DABWF-120	Issue working drawings for construction	117d	0d	03-Aug-17 A	30-Apr-18 A	100%																													
Material Submission/Material Procurement/Delivery & Method Statement Submission for ABWF Works		345d	0d	19-Apr-17 A	31-May-18 A																														
C3840-ABWP-100	Material Submission & Approval	243d	0d	20-Apr-17 A	30-Apr-18 A	100%																													
C3840-ABWP-110	Procurement and fabrication	157d	0d	17-Jul-17 A	30-Apr-18 A	100%																													
C3840-ABWP-120	Material available	65d	0d	23-Oct-17 A	30-Apr-18 A	100%																													
C3840-ABWP-130	Material delivery to site	51d	0d	25-Oct-17 A	31-May-18 A	100%																													
C3840-ABWP-140	Method Statement Submission & Approval	250d	0d	19-Apr-17 A	30-Apr-18 A	100%																													
C3840-BSP-180	Obtain Eng's approval in principle of all acceptance procedures for ABWF Works	44d	0d	13-Nov-17 A	30-Apr-18 A	100%																													
Detailed Design for Canopies on Above Ground Structures (PS Cl. P4.3 J)		212d	0d	04-Apr-17 A	05-Feb-18 A																														
C3840-PWDC-210	Prepare/submit detailed design for structural steel members & connection details & Glazing	24d	0d	04-Apr-17 A	30-Sep-17 A	100%																													
C3840-PWDC-220	Detailed design review & endorse by ICE	7d	0d	25-Sep-17 A	30-Sep-17 A	100%																													

█ Current Bar █ Critical Remaining Work
█ Actual Work ◆ Milestone
█ Remaining Work

Data Date: 01-Jun-18
Page 23 of 26

Master Programme Revision RMPRSA1

RMPRSA1			
Date	Revision	Checked	Approved
01-Jun-18		BG	AW



Contract C3840-13C
Tsim Sha Tsui Station, Carnarvon Road Subway



Activity ID	Activity Name	Orig Dur	Rem Dur	Start	Finish	% Complete	Total Float	2014 2015 2016 2017 2018 2019																																																																																																																		
								2014							2015							2016							2017							2018							2019																																																																															
								O	N	D	J	F	M	A	M	J	Ju	A	S	O	N	D	J	F	M	A	M	J	Ju	A	S	O	N	D	J	F	M	A	M	J	Ju	A	S	O	N	D	J	F	M	A	M	J	Ju	A	S	O	N	D	J	F	M	A	M	J	Ju	A	S	O	N	D	J	F	M	A	M	J	Ju	A	S	O	N	D	J	F	M	A	M	J	Ju	A	S	O	N	D	J	F	M	A	M	J	Ju	A	S	O	N	D	J	F	M	A	M	J	Ju	A	S	O	N	D	J	F	M	A
C3840-PWDC-230	Detailed design review & comment by Eng/MTRC	28d	0d	23-Jun-17 A	16-Oct-17 A	100%		Detailed design review & comment by Eng/MTRC																																																																																																																		
C3840-PWDC-240	Detailed design submission to BD Consultation	6d	0d	11-Oct-17 A	11-Oct-17 A	100%		Detailed design submission to BD Consultation																																																																																																																		
C3840-PWDC-250	Detailed design review & approve by Eng/MTRC/BD	44d	0d	12-Oct-17 A	05-Feb-18 A	100%		Detailed design review & approve by Eng/MTRC/BD																																																																																																																		
C3840-PWDC-270	Issue Working Drawings for Construction	6d	0d	13-Nov-17 A	05-Feb-18 A	100%		Issue Working Drawings for Construction																																																																																																																		
BS Works at TST Station								234d	0d	19-Dec-14 A	31-May-18 A																																																																																																															
C3840-BST-140	Cable containment work for Substation #4 inside TST Station (Night Time Work)	7d	0d	19-Dec-14 A	30-Dec-14 A	100%		Cable containment work for Substation #4 inside TST Station (Night Time Work)																																																																																																																		
C3840-BST-150	Cable containment & pipe work for SCR inside Station (Night Time Work)	114d	0d	18-Jul-17 A	08-Dec-17 A	100%		Cable containment & pipe work for SCR inside Station (Night Time Work)																																																																																																																		
C3840-BST-180	Cable laying inside Station (Night Time Work)	24d	0d	26-Jan-18 A	09-Feb-18 A	100%		Cable laying inside Station (Night Time Work)																																																																																																																		
C3840-BST200	Submit T&C Record	2d	0d	20-Nov-17 A	31-May-18 A	100%		Submit T&C Record																																																																																																																		
BS & ABWF Works at D2 Entrance including at By Pass Corridor								47d	0d	02-Jan-18 A	26-May-18 A																																																																																																															
C3840-BSD2-110	BS 1st Fix	24d	0d	08-Jan-18 A	07-Apr-18 A	100%		BS 1st Fix																																																																																																																		
C3840-BSD2-120	BS 2nd Fix	24d	0d	05-Feb-18 A	30-Apr-18 A	100%		BS 2nd Fix																																																																																																																		
C3840-BSD2-130	ABWF Works to Deg. 1 & 2 Completion including installation for SS steelwork	24d	0d	02-Jan-18 A	14-Apr-18 A	100%		ABWF Works to Deg. 1 & 2 Completion																																																																																																																		
C3840-BSD2-135	ABWF Works to Deg. 3 Completion	24d	0d	15-Jan-18 A	26-May-18 A	100%		ABWF Works to Deg. 3 Completion																																																																																																																		
BS & ABWF Works at Subway Conc. Level, including at Plant Room & D3								180d	11d	23-Oct-17 A	13-Jun-18	2d																																																																																																														
C3840-BSS-100	BS 1st Fix	90d	0d	02-Nov-17 A	14-Apr-18 A	100%		BS 1st Fix																																																																																																																		
C3840-BSS-110	BS 2nd Fix	40d	5d	01-Feb-18 A	06-Jun-18	99%	5d	BS 2nd Fix																																																																																																																		
C3840-BSS-120	ABWF Works to Deg. 1 & 2 Completion	80d	0d	23-Oct-17 A	24-Apr-18 A	100%		ABWF Works to Deg. 1 & 2 Completion																																																																																																																		
C3840-BSS-125	ABWF Works to Deg. 3 Completion	40d	11d	02-Jan-18 A	13-Jun-18	98%	2d	ABWF Works to Deg. 3 Completion																																																																																																																		
BS & ABWF Works at Mid Landing Level including TER Rooms								120d	0d	18-Dec-17 A	31-May-18 A																																																																																																															
C3840-BSM-100	BS 1st Fix	56d	0d	02-Jan-18 A	21-Apr-18 A	100%		BS 1st Fix																																																																																																																		
C3840-BSM-110	BS 2nd Fix	40d	0d	01-Feb-18 A	30-Apr-18 A	100%		BS 2nd Fix																																																																																																																		
C3840-BSM-120	Complete all BS works in TER	0d	0d		18-Apr-18 A	100%		Complete all BS works in TER																																																																																																																		
C3840-BSM-130	Complete all BS works in Electrical Room & Power On for New MCB Board	0d	0d		08-May-18 A	100%		Complete all BS works in Electrical Room & Power On for New MCB Board																																																																																																																		
C3840-BSM-140	ABWF Works to Deg. 1 & 2 Completion	40d	0d	18-Dec-17 A	14-Apr-18 A	100%		ABWF Works to Deg. 1 & 2 Completion																																																																																																																		
C3840-BSM-150	ABWF Works to Deg. 3 Completion	40d	0d	15-Jan-18 A	31-May-18 A	100%		ABWF Works to Deg. 3 Completion																																																																																																																		
T&C and Statutory Inspections Prior to Open Entrances D2/D3 for Public Use								25d	24d	05-Feb-18 A	29-Jun-18	0d																																																																																																														
C3840-BSM-160	Testing & Commissioning including issuance of FSD Form 501 for completion of FSD works	24d	8d	05-Feb-18 A	09-Jun-18	50%	4d	Testing & Commissioning including issuance of FSD Form 501 for completion of FSD works																																																																																																																		
C3840-BSM-170	Operational Team and all Statutory inspections / obtain compliance certificates	24d	24d	15-May-18 A	29-Jun-18	20%	0d	Operational Team and all Statutory inspections / obtain compliance certificates																																																																																																																		
BS & ABWF Works at D1 Entrance								38d	38d	01-Sep-18	18-Oct-18	60d																																																																																																														
C3840-BSD1-130	BS 1st Fix	24d	24d	11-Sep-18	10-Oct-18	0%	0d	BS 1st Fix																																																																																																																		
C3840-BSD1-140	BS 2nd Fix	18d	18d	26-Sep-18	18-Oct-18	0%	0d	BS 2nd Fix																																																																																																																		
C3840-BSD1-150	ABWF Works to Deg. 1 & 2 Completion including installation of SS steelwork	24d	24d	01-Sep-18	29-Sep-18	0%	0d	ABWF Works to Deg. 1 & 2 Completion including installation of SS steelwork																																																																																																																		
C3840-BSD1-155	ABWF Works to Deg. 3 Completion	18d	18d	22-Sep-18	15-Oct-18	0%	62d	ABWF Works to Deg. 3 Completion																																																																																																																		

█ Current Bar █ Critical Remaining Work
█ Actual Work ◆ Milestone
█ Remaining Work

Data Date: 01-Jun-18
Page 24 of 26

Master Programme Revision RMPRSA1

RMPRSA1			
Date	Revision	Checked	Approved
01-Jun-18		BG	AW



Contract C3840-13C

Tsim Sha Tsui Station, Carnarvon Road Subway



Activity ID	Activity Name	Orig Dur	Rem Dur	Start	Finish	% Complete	Total Float	2014							2015							2016							2017							2018							2019																															
								O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A
T&C and Statutory Inspection Prior to Open Entrance D1 for Public Use								24d	24d	26-Sep-18	25-Oct-18	0%	0d																																																													
C3840-BSD1-170	T&C With Operation Inspection	24d	24d	26-Sep-18	25-Oct-18	0%	0d																																																																			
Operational & Maintenance Manuals, As-built Drawings, Design Data								114d	103d	02-May-18 A	03-Oct-18		19d																																																													
C3840-OD-1000	Prepare and submit 1st draft of O&M Manuals as per PS 18	30d	0d	02-May-18 A	22-May-18 A	100%																																																																				
C3840-OD-1010	Eng review, comment & approve draft O&M Manuals as per PS 18	56d	40d	23-May-18 A	10-Jul-18	20%	43d																																																																			
C3840-OD-1020	Prepare and submit final version of O&M Manuals as per PS 18	15d	15d	11-Jul-18	25-Jul-18	0%	43d																																																																			
C3840-OD-1030	Eng approve final version of O&M Manuals as per PS 18	50d	50d	26-Jul-18	13-Sep-18	0%	43d																																																																			
C3840-OD-1040	Prepare and submit draft as-built Drawings as per PS 18	30d	30d	14-Jun-18	20-Jul-18	0%	19d																																																																			
C3840-OD-1050	Eng review, comment & approve draft as-built Drawings as per PS 18	30d	30d	21-Jul-18	19-Aug-18	0%	23d																																																																			
C3840-OD-1060	Prepare and submit final as-built Drawings as per PS 18	15d	15d	20-Aug-18	03-Sep-18	0%	23d																																																																			
C3840-OD-1070	Eng approve As-built Drawings as per PS 18	30d	30d	04-Sep-18	03-Oct-18	0%	23d																																																																			
Milestones for Cost Centre C - Building Services								1304d	0d	10-Nov-14 A	29-Jun-18		184d																																																													
C3840-MS-C01	C1- Approval of detailed designs for BS works, suppliers/models/types of BS equip./mat. & SD for T. E.	0d	0d		10-Nov-14 A	100%		◆ C1- Approval of detailed designs for BS works, suppliers/models/types of BS equip./mat. & SD for T. E.																																																																		
C3840-MS-C02	C2- Approval in principle of all BS Shop Drwgs	0d	0d		10-Nov-14 A	100%		◆ C2- Approval in principle of all BS Shop Drwgs																																																																		
C3840-MS-C03	C3- Comp. placing all orders for all major BS equipment & materials	0d	0d		16-Mar-15 A	100%		◆ C3- Comp. placing all orders for all major BS equipment & materials																																																																		
C3840-MS-C04	C4- Comp. all factory acceptance testing	0d	0d		22-Jan-18 A	100%		◆ C4- Comp. all factory acceptance testing																																																																		
C3840-MS-C05	C5- Comp. delivery to site of all major equipment for the basement E&M plant room	0d	0d		29-Jan-18 A	100%		◆ C5- Comp. delivery to site of all major equipm																																																																		
C3840-MS-C06	C6- Comp. T&C/all statutory & operational team inspections for New Entrance D2	0d	0d		29-Jun-18	0%	184d	◆ C6- Comp. T&C/all statutor																																																																		
C3840-MS-C07	C7- Comp. T&C/all statutory & operanal team inspection for new Entrance D3 and Subway	0d	0d		29-Jun-18	0%	184d	◆ C7- Comp. T&C/all statutor																																																																		
DSD Entrusted Drainage Works - Option								1119d	44d	20-Dec-13 A	24-Jul-18		131d																																																													
Submissions								1368d	0d	20-Dec-13 A	14-May-18 A																																																															
C3840-ENT-010	Engineer Exercise Option 1 (Assume 1 year after Contract Commence)	0d	0d		08-Oct-14 A	100%		◆ Engineer Exercise Option 1 (Assume 1 year after Contract Commence)																																																																		
C3840-ENT-020	Material submission & get approval from MTRC	60d	0d	18-Apr-18 A	14-May-18 A	100%		◆ Material submission & get approv																																																																		
C3840-ENT-030	Proposed procedures for diversion agreed during meeting held on 20 Dec 13	0d	0d		20-Dec-13 A	100%		◆ Proposed procedures for diversion agreed during meeting held on 20 Dec 13																																																																		
DSD Entrusted Sewage Works								604d	44d	26-Jul-16 A	24-Jul-18		78d																																																													
C3840-ENT-070	Temporary diversion of existing flows	18d	0d	26-Jul-16 A	09-Nov-16 A	100%		Temporary diversion of existing flows																																																																		
C3840-ENT-080	Construct 4 nos. manholes and pipe laying in between 4 nos. manholes (85%)	13d	0d	26-Apr-18 A	31-May-18 A	100%		Construct 4 nos. manholes and																																																																		
C3840-ENT-082	Inspection & Diversion of sewer flow from temporary sewer pipeline to newly constructed sewer pipeline	18d	18d	01-Jun-18 A	22-Jun-18	0%	78d	Inspection & Diversion of sei																																																																		
C3840-ENT-090	Consturct remaining section of entrusted sewage works (15%)	8d	8d	23-Jun-18	03-Jul-18	0%	78d	Consturct remaining sectio																																																																		
C3840-ENT-160	CCTV Inspection including report	12d	12d	04-Jul-18	17-Jul-18	0%	78d	CCTV Inspection includin																																																																		
C3840-ENT-170	Backfill & Install manhole cover	12d	12d	04-Jul-18	17-Jul-18	0%	78d	Backfill & Install manhole																																																																		
C3840-ENT-180	Handover Inspection	6d	6d	18-Jul-18	24-Jul-18	0%	78d	Handover, Inspection																																																																		
C3840-ENT-190	Handover to DSD	0d	0d		24-Jul-18	0%	78d	◆ Handover to DSD																																																																		
Milestones for Cost Centre E - DSD Entrusted Drainage Works - Option								21d	21d	03-Jul-18	24-Jul-18		159d																																																													

- Current Bar
- Critical Remaining Work
- Actual Work
- Milestone
- Remaining Work

Data Date: 01-Jun-18

Page 25 of 26

Master Programme Revision RMPSA1

RMPSA1			
Date	Revision	Checked	Approved
01-Jun-18		BG	AW

APPENDIX D

IMPLEMENTATION SCHEDULE

Appendix VIII

Implementation Schedule

Project Profile Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Implementation Parties	Location of the measure	When to implement the measure	Relevant requirements or standards for the measure to achieve
	Noise Impact					
S.3.1	Use of quieter plant	To minimise construction noise emissions	Contractor	Work site	Construction Stage	ProPECC PN2/93 and Noise Control Ordinance
S.3.1	Use of noise enclosure and movable barrier <ul style="list-style-type: none"> • movable barrier can achieve a 5 dB(A) reduction for movable PME and 10 dB(A) reduction for stationary PME; • noise enclosure can achieve 15dB(A) reduction for PME; • A typical design barrier with a steel frame of vertical / cantilever type would be adopted and located close to the noise generating part of PME; • Barrier material of surface mass in excess of 7kg/m² shall be required to achieve the maximum screening effect (and minimum 10kg/m² for noise enclosure); • The length of barrier should generally be at least five times greater than its height and the minimum height of a barrier should be such that no part of the noise source will be visible from the noise sensitive receiver being protected. 	To minimize construction noise emissions	Contractor	Work site	Construction Stage	ProPECC PN2/93, Noise Control Ordinance and EIAO Guidance Note NO. 9/2010
S.3.1	General Construction Noise Control Measures <ul style="list-style-type: none"> • The Code of Practice on Good Management Practice 	To minimize construction noise	Contractor	Work site	Construction Stage	ProPECC PN2/93 and Noise Control

Project Profile Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Implementation Parties	Location of the measure	When to implement the measure	Relevant requirements or standards for the measure to achieve
	<p>to Prevent Violation of the Noise Control Ordinance (Chapter 400) (for Construction Industry) published by EPD shall be adopted;</p> <ul style="list-style-type: none"> • The statutory and non-statutory requirements and guidelines shall be complied with; • Approval for the method of working, equipment and noise mitigation measures intended to be used at the site shall be granted from the Project Engineer before commencing any work; • Working methods to minimize the noise impact on the surrounding NSRs shall be formulated and executed, and the implementation of these methods shall be monitored by experienced personnel with suitable training; • Noisy equipment and noisy activities shall be located as far away from the NSRs as is practical; • Unused equipment shall be turned off; • PME should be kept to a minimum and the parallel use of noisy equipment / machinery should be avoided; • All plant and equipment shall be maintained regularly; and • Material stockpiles and other structures shall be effectively utilized as noise barriers, whenever practicable. 	emissions				Ordinance
	Air Quality Impact					
S.3.2	<p>Construction Dust Control Measures</p> <ul style="list-style-type: none"> • Decking will be provided subsequent to the completion of surface excavation works. The duration 	To minimise the dust impacts arising from the	Contractor	Work site	Construction Stage	Air Pollution Control (Construction

Project Profile Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Implementation Parties	Location of the measure	When to implement the measure	Relevant requirements or standards for the measure to achieve
	<p>of decking is around 13 months after surface excavation works;</p> <ul style="list-style-type: none"> • Regular watering to reduce dust emissions from all exposed site surface, particularly during dry weather; • Frequent watering for particularly dusty construction areas and areas close to air sensitive receivers; • Cover all excavated or stockpile of dusty material by impervious sheeting or spraying with water to maintain the entire surface wet; • Provision of vehicle washing facilities at the exit points of the site; and • Provision of tarpaulin covering of any dusty materials on a vehicle leaving the site. 	construction works				Dust) Regulation
	Water Quality Impact					
S.3.3	<p>Construction Water Quality Impact Measures</p> <ul style="list-style-type: none"> • The Contractor should design and implement all the mitigation measures and practices specified in the ProPECC PN 1/94 “Construction Site Drainage” and “Recommended Pollution Control Clauses for Construction Contracts” issued by EPD. • All runoffs arising from the construction site should be properly collected and treated to ensure the discharge standards as stipulated in WPCO are met. Silt trap and oil interceptor should be provided to remove the oil, lubricants, grease, silt, grit and debris from the wastewater before being pumped to the public stormwater drainage system. The silt traps and oil interceptors should be cleaned and maintained regularly. 	To reduce water quality impact induced by the construction work	Contractor	Work Site	Construction Stage	ProPECC PN1/94; Water Pollution Control Ordinance

Project Profile Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Implementation Parties	Location of the measure	When to implement the measure	Relevant requirements or standards for the measure to achieve
	<ul style="list-style-type: none"> Any foul effluent should not be discharged into any public sewer and stormwater drain, unless an effluent discharge permit is obtained under the WPCO by the Contractor. Site toilet facilities, if needed, should be chemical toilets or should have the foul water effluent directed to a foul sewer. 					
	Waste Management					
S.3.4	<p>Construction Waste Management Measures</p> <ul style="list-style-type: none"> Excavated material should be reused on site as far as possible to minimise off-site disposal. Scrap metals or abandoned equipment should be recycled if possible. Waste arising should be kept to a minimum and be handled, transported and disposed of in a suitable manner. The Contractor should adopt a trip ticket system for the disposal of C&D materials to any designated public filling facility and/or landfill. Independent audits of the Contractor and resident site staff will be undertaken to ensure that the correct procedures are being followed. Chemical waste shall be handled in accordance with the Code of Practice on the Packaging, Handling and Storage of Chemical Wastes. All general refuse should be segregated and stored in enclosed bins or compaction units and waste separation facilities for paper, aluminium cans, plastic bottles etc. should be provided to facilitate reuse or 	To adopt waste management measures in the way of avoiding, minimising, reusing and recycling so as to reduce waste generation	Contractor	Work Site	Construction Stage	Waste Disposal Ordinance (Cap. 54); Waste Disposal (Chemical Waste) (General) Regulation; ETWB TCW No. 31/2004; ETWB TCW No. 19/2005.

APPENDIX E

STATUS OF ENVIRONMENTAL LICENSES AND PERMITS



Maeda Corporation

Contract No. C3840-13C

Tsim Sha Tsui Station Carnarvon Road Subway

Last Update: 01-November-2018

Licence Summary

Item No.	Our Ref.	Govt. Ord.	Type? (License / Permit / Account / Notification / Registration & etc.)	Description	Submission	Ref. No	Date of Submission (to EPD) (DD-MM-YYYY)	Date of Approval / Receipt (from EPD) (DD-MM-YYYY)	Date of Activation (DD-MM-YYYY)	Date of Expiry (DD-MM-YYYY) Green = expire next mth; Yellow = expire this wk; Red = Expired	Description	Remarks
000	000	EIAO	Permit	Environmental Permit	N/A	AEP-440/2012	N/A	N/A	18 - 07 - 2012	N/A	Baseline, Air & Noise Impact Monitoring	
001	APCO #004	APCO	Notification	Construction Dust Notification	Form NB – Notification S3(3) of APCO (Construction Dust)	433242	04 - 05 - 2018	07 - 05 - 2018	01 - 02 - 2014	30 - 09 - 2018	Demolition of a Building	Change of anticipated date of completion is notified
001	APCO #004	APCO	Notification	Construction Dust Notification	Form NB – Notification S3(3) of APCO (Construction Dust)	433242	04 - 05 - 2018	07 - 05 - 2018	01 - 01 - 2016	31 - 12 - 2018	Construction of the Superstructure of a Building	Change of anticipated date of completion is notified
001	APCO #002	APCO	Notification	Construction Dust Notification	Form NB – Notification S3(3) of APCO (Construction Dust)	403252	27 - 05 - 2016	02 - 06 - 2016	01 - 11 - 2016	28 - 02 - 2019	Road Construction Work	Change of anticipated date of completion is notified
002	APCO #002	WDO	Account	Construction Waste Billing Account	EPD-211 (Form 1) Application for a Billing Account for Disposal of Construction Waste	7018523	18 - 10 - 2013	25 - 10 - 2013	25 - 10 - 2013	N/A	Disposal of C&D Waste	Application No. WFG12765
003	WPCO #002	WPCO	Licence	Water Discharge Licence	EPD-117 (Form A) Application for a Licence of Water Discharge	WT00019722-2014	24 - 07 - 2014	01 - 09 - 2014	01 - 09 - 2014	31 - 03 - 2019	Quarterly Report FlowRate 25m3/d, pH 6-9, SS 30mg/L, COD 80mg/L	
004	CWP #001	WDO	Registration	Chemical Waste Producer	EPD-129 Application for Registration as a Chemical Waste Producer	5213-2214-M2446-16	15 - 01 - 2014	04 - 03 - 2014	04 - 03 - 2014	N/A	Surplus paint, spent lubricating oil, spent battery	
006	CNP#011	NCO	Permit	Construction Noise Permit	EPD74A(s) Form 1 - Application for a Construction Noise Permit	OSS Ref: 002069312 Permit: GW-RE0635-18	05 - 09 - 2018	19 - 09 - 2018	01 - 10 - 2018	30 - 03 - 2019	4nos Submersible Water pump (Electric) or 1 drill for 24-hr; 4 drill & 4 grinder for 07:00-23:00	Working Area includes the underground area

APPENDIX F

EVENT AND ACTION PLAN

Event and Action Plan for Air Quality

In case the Action and Limit Levels are not complied during construction stage, the Event and Action Plan shown below should be followed.

Event / Action	ET	IEC	ER	Contractor
Action Level				
Exceedance for one sample	<ol style="list-style-type: none"> 1. Identify source; 2. If valid, inform IEC and ER; 3. Repeat measurement to confirm finding; 4. Increase monitoring frequency to daily. 	<ol style="list-style-type: none"> 1. Check monitoring data submitted by ET; 2. Check Contractor's working method. 	<ol style="list-style-type: none"> 1. Notify Contractor 	<ol style="list-style-type: none"> 1. Rectify any unacceptable practice; 2. Amend working methods if appropriate
Exceedance for two or more consecutive samples	<ol style="list-style-type: none"> 1. Identify source; 2. Inform IEC and EPD; 3. Repeat measurements to confirm findings; 4. Increase monitoring frequency to daily; 5. Discuss with IEC and Contractor on remedial action required; 6. If exceedance continues, arrange meeting with IEC and ER; 7. If exceedance stops, cease additional monitoring. 	<ol style="list-style-type: none"> 1. Check monitoring data submitted by ET; 2. Check Contractor's working method; 3. Discuss with ET and Contractor on possible remedial measures; 4. Advise the ER on the effectiveness of the proposed remedial measures; 5. Supervise implementation of remedial measures. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of failure in writing; 2. Notify Contractor; 3. Ensure remedial measure properly implemented. 	<ol style="list-style-type: none"> 1. Submit proposals for remedial action to IEC within 3 working days of notification; 2. Implement the agreed proposals; 3. Amend proposal if appropriate.
Limit Level				
Exceedance for one sample	<ol style="list-style-type: none"> 1. Identify source; 2. Inform ER and EPD; 3. Repeat measurement to confirm finding; 4. Increase 	<ol style="list-style-type: none"> 1. Check monitoring 2. data submitted by ET; 3. Check Contractor's working 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of failure in writing; 2. Notify Contractor; 3. Ensure remedial 	<ol style="list-style-type: none"> 1. Take immediate action to avoid further exceedance; 2. Submit proposals for remedial actions to IEC

Event / Action	ET	IEC	ER	Contractor
	<p>monitoring frequency to daily;</p> <p>5. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results.</p>	<p>method;</p> <p>4. Discuss with ET and the Contractor on possible remedial measures;</p> <p>5. Advise the ER on the effectiveness of the proposed remedial measures;</p> <p>6. Supervise implementation of remedial measures.</p>	<p>measures properly implemented.</p>	<p>within 3 working days of notification;</p> <p>3. Implement the agreed proposals;</p> <p>4. Amend proposal if appropriate.</p>
Exceedance for two or more consecutive samples	<p>1. Notify IEC, ER, Contractor and EPD;</p> <p>2. Identify sources;</p> <p>3. Repeat measurement to confirm findings;</p> <p>4. Increase monitoring frequency to daily;</p> <p>5. Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented;</p> <p>6. Arrange meeting with IEC and ER to discuss the remedial actions to be taken;</p> <p>7. Assess the effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the</p>	<p>1. Discuss amongst ER, ET and Contractor on the potential remedial actions;</p> <p>2. Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the ET accordingly.</p> <p>3. Supervise the implementation of remedial measures.</p>	<p>1. Confirm receipt of notification of failure in writing;</p> <p>2. Notify Contractor;</p> <p>3. In consultation with IEC, agree with the Contractor on the remedial measures to be implemented;</p> <p>4. Ensure remedial measures properly implemented;</p> <p>5. If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated.</p>	<p>1. Take immediate action to avoid further exceedance;</p> <p>2. Submit proposals for remedial actions to IEC within 3 working days of notification;</p> <p>3. Implement the agreed proposals;</p> <p>4. Resubmit proposals if problem still not under control;</p> <p>5. Stop the relevant portion of works as determined by the ER until the exceedance is abated.</p>

Event / Action	ET	IEC	ER	Contractor
	results; 8. If exceedance stops, cease additional monitoring.			

Event and Action Plan for Construction Noise

In case the Action and Limit Levels are not complied during the construction stage, the Event and Action Plan shown below should be followed.

Event / Action	ET	IEC	ER	Contractor
Action Level	<ol style="list-style-type: none"> 1. Notify IEC and Contractor. 2. Carry out investigation. 3. Report the results of investigation to the IEC and Contractor. 4. Discuss with the Contractor and formulate remedial measures 5. Increase monitoring frequency to check mitigation effectiveness. 	<ol style="list-style-type: none"> 1. Review the analyzed result submitted by ET. 2. Review the proposed remedial measures by the Contractor and advise the ER accordingly. 3. Supervise the implementation of remedial measures. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of exceedance 2. Notify Contractor 3. Require Contractor to propose remedial measures for the analysed noise problem 4. Ensure remedial measures are properly implemented. 	<ol style="list-style-type: none"> 1. Submit noise mitigation proposals to IEC 2. Implement noise mitigation proposals
Limit Level	<ol style="list-style-type: none"> 1. Notify IEC, ER, EPD and Contractor, and follow other actions 2. Identify source 3. Repeat measurement to confirm findings 4. Increase monitoring frequency 5. Check Contractor's working procedures to determine possible mitigation to be implemented 6. Inform IEC, ER and EPD the causes and actions taken for the exceedances 7. Assess effectiveness of Contractor's 	<ol style="list-style-type: none"> 1. Discuss amongst ER, ET and Contractor on the potential remedial actions 2. Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the ET accordingly 3. Supervise the implementation of remedial measures 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of exceedances 2. Notify Contractor 3. Require Contractor to propose remedial measures 4. Ensure remedial measures are properly implemented 5. If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated. 	<ol style="list-style-type: none"> 1. Take immediate action to avoid further exceedance 2. Submit proposals for remedial actions to IEC within 3 working days of notifications 3. Implement the agreed proposals 4. Revise and resubmit proposals if problem still not under control 5. Stop the relevant portion of works as determined by the ER until the exceedance is abated

Event / Action	ET	IEC	ER	Contractor
	remedial actions and keep IEC, EPD, ER informed of the results 8. If exceedance stops, cease additional monitoring			

APPENDIX G

MONITORING SCHEDULE

Environmental Monitoring & Audit Schedule

October 2018

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
	1	2 1-hr TSP Weekly Site Audit Noise	3	4	5	6
7	8	9 1-hr TSP Noise Weekly Site Audit	10	11	12	13
14	15	16 1-hr TSP Noise Weekly Site Audit	17	18	19	20
21	22	23 1-hr TSP Noise Weekly Site Audit	24	25	26	27
28	29	30 1-hr TSP Weekly Site Audit Noise	31			

This schedule may be subject to change due to unexpected circumstances (e.g. adverse weather)

Environmental Monitoring & Audit Schedule

November 2018

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
				1	2	3
4	5	6 1-hr TSP* Noise Weekly Site Audit	7	8	9	10
11	12	13 1-hr TSP* Noise Weekly Site Audit	14	15	16	17
18	19	20 1-hr TSP* Noise Weekly Site Audit	21	22	23	24
25	26	27 1-hr TSP* Weekly Site Audit Noise	28	29	30	31

Note: * 1-Hr TSP has replaced the 24-Hr TSDP since 21st September 2018 due to HVS outage

This schedule may be subject to change due to unexpected circumstances (e.g. adverse weather)

APPENDIX H


WEATHER INFORMATION EXTRACTED FROM HK OBSERVATORY

Daily Total Rainfall at King's Park HKO Weather Monitoring Station - October 2018


Day	Total Rainfall, mm	1-hr TSP	Noise	Remarks
1	2.9			
2	0.0	✓	✓	No significant rainfall during noise measurement
3	0.0			
4	0.0			
5	0.0			
6	0.0			
7	0.0			
8	2.0			
9	0.6	✓	✓	No significant rainfall during noise measurement
10	42.8			
11	0.0			
12	0.3			
13	0.4			
14	0.6			
15	31.4			
16	8.9	✓	✓	No significant rainfall during noise measurement
17	1.5			
18	12.6			
19	0.2			
20	Trace			
21	Trace			
22	Trace			
23	0.1	✓	✓	No significant rainfall during noise measurement
24	Trace			
25	0.0			
26	0.0			
27	0.0			
28	0.0			
29	0.0			
30	0.0	✓	✓	No significant rainfall during noise measurement
31	0.0			
Mean/Total	104.3			

King's Park Weather Station – 02 October 2018


Temperature/Humidity:



Wind Direction:




Wind Speed:




King's Park Weather Station – 09 October 2018


Temperature/Humidity:



Wind Direction:




Wind Speed:




King's Park Weather Station – 16 October 2018


Temperature/Humidity:



Wind Direction:




Wind Speed:




King's Park Weather Station – 23 October 2018


Temperature/Humidity:



Wind Direction:




Wind Speed:




King's Park Weather Station – 30 October 2018


Temperature/Humidity:



Wind Direction:



Wind Speed:



APPENDIX I

CERTIFICATE OF LABORATORY AND EQUIPMENT CALIBRATION



ALS Laboratory Group

ANALYTICAL CHEMISTRY & TESTING SERVICES

SUB-CONTRACTING REPORT

CONTACT	: FU NAM WONG	WORK ORDER	: HK1773395
CLIENT	: ARCADIS DESIGN & ENGINEERING LIMITED		
ADDRESS	: 20/F AXA TOWER, LANDMARK EAST, 100 HOW MING STREET, KWUN TONG HONG KONG	SUB-BATCH	: 1
		DATE RECEIVED	: 30-OCT-2017
		DATE OF ISSUE	: 21-NOV-2017
PROJECT	: (PROJECT NO. EB01773) CONSTRUCTION ENVIRONMENTAL SPECIALIST FOR BEAM PLUS	NO. OF SAMPLES	: 4
		CLIENT ORDER	: ----

General Comments

- Sample(s) were received in ambient condition.
- Sample(s) analysed and reported on an as received basis.
- Calibration was subcontracted to and analysed by Action United Enviro Services.

Signatories

This document has been signed by those names that appear on this report and are the authorised signatories

Signatories

Position

Richard Fung

General Manager

This is the Final Report and supersedes any preliminary report with this batch number.

Results apply to sample(s) as submitted. All pages of this report have been checked and approved for release.

ALS Technichem (HK) Pty Ltd
Part of the **ALS Laboratory Group**

11/F, Chung Shun Knitting Centre 1 - 3 Wing Yip Street Kwai Chung N.T, Hong Kong
Tel. +852 2610 1044 Fax +852 2610 2021 www.alsglobal.com

WORK ORDER : HK1773395
SUB-BATCH : 1
CLIENT : ARCADIS DESIGN & ENGINEERING LIMITED
PROJECT : (PROJECT NO. EB01773) CONSTRUCTION ENVIRONMENTAL SPECIALIST FOR
BEAM PLUS



ALS Lab ID	Client's Sample ID	Sample Type	Sample Date	External Lab Report No.
HK1773395-001	S/N: 5201630010	AIR	30-Oct-2017	S/N: 5201630010
HK1773395-002	061901	AIR	30-Oct-2017	
HK1773395-003	061902	AIR	30-Oct-2017	
HK1773395-004	061903	AIR	30-Oct-2017	

Equipment Verification Report (TSP)

Equipment Calibrated:

Type: Laser Dust monitor
Manufacturer: TSI AM520
Serial No. 5201630010
Equipment Ref: NA
Work Order: HK1773395

Standard Equipment:

Standard Equipment: Higher Volume Sampler (TSP)
Location & Location ID: Calibration Room
Equipment Ref: HVS 018
Last Calibration Date: 5 September 2017

Equipment Verification Results:

Calibration Date: 13 & 14 November 2017


Hour	Time	Mean Temp °C	Mean Pressure (hPa)	Concentration in mg/m ³ (Standard Equipment)	Concentration in mg/m ³ (Calibrated Equipment)	Tolerance (mg/m ³)
2hr08min	10:20 ~ 12:28	21.9	1013.2	0.038	0.031	-0.007
2hr11min	12:35 ~ 14:46	21.9	1013.2	0.006	0.004	-0.002
3hr25min	10:35 ~ 14:00	23.0	1014.6	0.018	0.017	-0.001

Linear Regression of Y or X

Slope (factor): 1.1243
Correlation Coefficient 0.9972
Date of Issue 16 November 2017

Remarks:

1. **Strong** Correlation ($R > 0.8$)
2. Factor 1.1243 should be applied for TSP monitoring



Operator: Martin Li Signature: [Signature] Date: 16 November 2017

QC Reviewer: Ben Tam Signature: [Signature] Date: 16 November 2017

TSP SAMPLER CALIBRATION CALCULATION SPREADSHEET

Location :	Gold King Industrial Building, Kwai Chung	Date of Calibration: 5-Sep-17
Location ID :	Calibration Room	Next Calibration Date: 5-Dec-17

CONDITIONS

Sea Level Pressure (hPa)	1008.5	Corrected Pressure (mm Hg)	756.375
Temperature (°C)	28.3	Temperature (K)	301

CALIBRATION ORIFICE

Make->	TISCH	Qstd Slope ->	2.11965
Model->	5025A	Qstd Intercept ->	-0.02696
Calibration Date->	28-Feb-17	Expiry Date->	28-Feb-18

CALIBRATION

Plate No.	H2O (L) (in)	H2O (R) (in)	H2O (in)	Qstd (m3/min)	I (chart)	IC corrected	LINEAR REGRESSION		
							Slope =	Intercept =	Corr. coeff. =
18	6.2	6.2	12.4	1.661	53	52.58	Slope =	35.5408	
13	4.9	4.9	9.8	1.478	48	47.62	Intercept =	-5.9556	
10	4	4	8.0	1.337	41	40.68	Corr. coeff. =	0.9974	
8	2.4	2.4	4.8	1.038	32	31.75			
5	1.5	1.5	3.0	0.823	23	22.82			

Calculations :

$$Qstd = 1/m[\sqrt{H2O(Pa/Pstd)(Tstd/Ta)}] - b$$


$$IC = I[\sqrt{Pa/Pstd}(Tstd/Ta)]$$

Qstd = standard flow rate
 IC = corrected chart responses
 I = actual chart response
 m = calibrator Qstd slope
 b = calibrator Qstd intercept
 Ta = actual temperature during calibration (deg K)
 Pstd = actual pressure during calibration (mm Hg)

For subsequent calculation of sampler flow:

$$1/m((I)[\sqrt{298/Tav}(Pav/760)] - b)$$

m = sampler slope
 b = sampler intercept
 I = chart response
 Tav = daily average temperature
 Pav = daily average pressure





Calibration Certificate

Certificate No. **804231**

Page 1 of 3 Pages

Customer : Arcadis Design & Engineering Limited

Address : 20/F, AXA Tower, Landmark East, 100 How Ming Street, Kwun Tong, Kowloon, Hong Kong.

Order No. : Q81642

Date of receipt : 26-Apr-18

Item Tested

Description : Sound Level Meter

Manufacturer : B&K

I.D. : --

Model : 2238

Serial No. : 2562782

Test Conditions

Date of Test : 30-Apr-18

Supply Voltage : --

Ambient Temperature : (23 ± 3)°C

Relative Humidity : (50 ± 25) %

Test Specifications

Calibration check.

Ref. Document/Procedure: Z01, IEC 60651, IEC 60804.

Test Results

All results were within the IEC 60651 Type1 and IEC 60804 Type1 specification.


The results are shown in the attached page(s).


Main Test equipment used:

<u>Equipment No.</u>	<u>Description</u>	<u>Cert. No.</u>	<u>Traceable to</u>
S017	Multi-Function Generator	C170120	SCL-HKSAR
S240	Sound Level Calibrator	803357	NIM-PRC & SCL-HKSAR

The values given in this Calibration Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environmental changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Hong Kong Calibration Ltd. shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration are traceable to International System of Units (SI), or by reference to a natural constant. The test results apply to the above Unit-Under-Test only

Calibrated by : 
Elva Chong

Approved by : 
Alan Chu

Date: 30-Apr-18



Calibration Certificate

Certificate No. 804231

Page 2 of 3 Pages

Results :

1. SPL Accuracy

UUT Setting				Applied Value (dB)	UUT Reading (dB)
Range	Freq. Wgt.	Bandwidth	Center Freq.		
28 ~ 108	A	BB/F	--	94.0	94.0
	A	BB/S	--		94.0
	C	BB/F	--		94.0
48 ~ 128	A	BB/F	--	94.0	94.0
	A	BB/F	--	114.0	114.1

IEC 60651 Type 1 Spec. : ± 0.7 dB

Uncertainty : ± 0.1 dB

2. Level Stability : 0.0 dB

IEC 60651 Type 1 Spec. : ± 0.3 dB

Uncertainty : ± 0.1 dB

3. Linearity

3.1 Level Linearity

UUT Range (dB)	Applied Value (dB)	UUT Reading (dB)	Variation (dB)	IEC 60651 Type 1 Spec. (Primary Indicator Range)
140	114.0	114.0	0.0	± 0.7 dB
130	104.0	104.0	0.0	
120	94.0	94.0 (Ref.)	--	
110	84.0	84.0	0.0	
100	74.0	74.1	+0.1	
90	64.0	64.0	0.0	
80	54.0	54.0	0.0	

Uncertainty : ± 0.1 dB



Calibration Certificate

Certificate No. 804231

Page 3 of 3 Pages

3.2 Differential level linearity

UUT Range (dB)	Applied Value (dB)	UUT Reading (dB)	Variation (dB)	IEC 60651 Type 1 Spec.
120	84.0	84.0	0.0	± 0.4 dB
	94.0	94.0 (Ref.)	--	
	95.0	95.0	0.0	± 0.2 dB

Uncertainty : ± 0.1 dB

4. Frequency Weighting

A weighting

Frequency	Attenuation (dB)	IEC 60651 Type 1 Spec.
31.5 Hz	-39.3	- 39.4 dB, ± 1.5 dB
63 Hz	-26.3	- 26.2 dB, ± 1.5 dB
125 Hz	-16.2	- 16.1 dB, ± 1 dB
250 Hz	-8.7	- 8.6 dB, ± 1 dB
500 Hz	-3.3	- 3.2 dB, ± 1 dB
1 kHz	0.0 (Ref)	0 dB, ± 1 dB
2 kHz	+1.2	+ 1.2 dB, ± 1 dB
4 kHz	+0.9	+ 1.0 dB, ± 1 dB
8 kHz	-1.2	- 1.1 dB, + 1.5 dB ~ -3 dB
16 kHz	-6.7	- 6.6 dB, + 3 dB ~ -∞

Uncertainty : ± 0.1 dB

5. Time Averaging

Applied Burst duty Factor	Applied Leq Value (dB)	UUT Reading (dB)	IEC 60804 Type 1 Spec.
continuous	40.0	40.0	--
1/10	40.0	40.0	± 0.5 dB
1/10 ²	40.0	40.0	
1/10 ³	40.0	40.0	± 1.0 dB
1/10 ⁴	40.0	40.0	

Uncertainty : ± 0.1 dB

Remarks : 1. UUT : Unit-Under-Test

2. The uncertainty claimed is for a confidence probability of not less than 95%.

3. Atmospheric pressure : 1 014 hPa.

4. The UUT was adjusted with the laboratory's sound calibrator at the reference sound pressure level before the calibration.

----- END -----



Calibration Certificate

Certificate No. **803788**

Page 1 of 2 Pages

Customer : Arcadis Design & Engineering Limited

Address : 20/F, AXA Tower, Landmark East, 100 How Ming Street, Kwun Tong, Kowloon, Hong Kong.

Order No. : Q81484

Date of receipt : 18-Apr-18

Item Tested

Description : Precision Acoustic Calibrator

Manufacturer : Larson Davis

I.D. : --

Model : CAL200

Serial No. : 10929

Test Conditions

Date of Test : 26-Apr-18

Supply Voltage : --

Ambient Temperature : (23 ± 3)°C

Relative Humidity : (50 ± 25) %

Test Specifications

Calibration check.

Ref. Document/Procedure : IEC 60942, F20, Z02.

Test Results

All results were within the IEC 60942 Class 1 specification.

The results are shown in the attached page(s).


Main Test equipment used:

<u>Equipment No.</u>	<u>Description</u>	<u>Cert. No.</u>	<u>Traceable to</u>
S014	Spectrum Analyzer	707126	NIM-PRC & SCL-HKSAR
S240	Sound Level Calibrator	803357	NIM-PRC & SCL-HKSAR
S041	Universal Counter	802061	SCL-HKSAR
S206	Sound Level Meter	707129	SCL-HKSAR

The values given in this Calibration Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environmental changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Hong Kong Calibration Ltd. shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration are traceable to International System of Units (SI), or by reference to a natural constant. The test results apply to the above Unit-Under-Test only

Calibrated by : 
Elva Chong

Approved by : 
Kin Wong

Date: 26-Apr-18



Calibration Certificate

Certificate No. 803788

Page 2 of 2 Pages

Results :

1. Generated Sound Pressure Level

UUT Nominal Value (dB)	Measured Value (dB)	IEC 60942 Class 1 Spec.
94.0	93.7	± 0,4 dB
114.0	113.8	

Uncertainty : ± 0.2 dB

2. Short-term Level Fluctuation : 0.0 dB

IEC 60942 Class 1 Spec. : ± 0.1 dB

Uncertainty : ± 0.01 dB

3. Frequency

UUT Nominal Value (kHz)	Measured Value (kHz)	IEC 60942 Class 1 Spec.
1	0.999	± 1 %

Uncertainty : ± 3.6 x 10⁻⁶

4. Total Distortion : < 0.4%

IEC 60942 Class 1 Spec. : < 4 %

Uncertainty : ± 2.3 % of reading

Remark : 1. UUT : Unit-Under-Test

2. The uncertainty claimed is for a confidence probability of not less than 95%.



3. Atmospheric Pressure : 1 015 hPa.

----- END -----



APPENDIX J

SAMPLE DATA RECORD SHEET



C3840-13C MTRCL Tsim Sha Tsui Station Carnarvon Road Subway and Entrances Modification Works

Monitoring Location		4/F Roof top, K11
Date of Monitoring		02 October 2018
Monitoring Start Time		09:53
Monitoring Stop Time		10:23
Measurement Time Length		30 mins
Weather Condition		Overcast
Wind Speed		0.8 m/s
Noise Meter Model (Serial Number)		BK-2238 (2562783)
Calibrator Model (Serial Number)		CAL-200 (10929)
Measurement Results	L _{eq}	66.5 dB(A)
	L ₁₀	67.0 dB(A)
	L ₉₀	64.5 dB(A)
Limit Level		75.0 dB(A)
Major Construction Noise Source(s) During Monitoring		On-site powered mechanical equipment
Other Noise Source(s) During Monitoring		Traffic
<u>Name & Designation</u>	<u>Date</u>	<u>Signature</u>
Record by: Wong Fu Nam	02 October 2018	
Checked by: Tung Chi Sun	02 October 2018	



C3840-13C MTRCL Tsim Sha Tsui Station Carnarvon Road Subway and Entrances Modification Works

Monitoring Location		4/F Roof top, K11
Date of Monitoring		09 October 2018
Monitoring Start Time		09:43
Monitoring Stop Time		10:13
Measurement Time Length		30 mins
Weather Condition		Overcast
Wind Speed		1.6 m/s
Noise Meter Model (Serial Number)		BK-2238 (2562783)
Calibrator Model (Serial Number)		CAL-200 (10929)
Measurement Results	L _{eq}	66.1 dB(A)
	L ₁₀	65.5 dB(A)
	L ₉₀	63.5 dB(A)
Limit Level		75.0 dB(A)
Major Construction Noise Source(s) During Monitoring		On-site powered mechanical equipment
Other Noise Source(s) During Monitoring		Traffic
<u>Name & Designation</u>	<u>Date</u>	<u>Signature</u>
Record by: Wong Fu Nam	09 October 2018	
Checked by: Tung Chi Sun	09 October 2018	



C3840-13C MTRCL Tsim Sha Tsui Station Carnarvon Road Subway and Entrances Modification Works

Monitoring Location		4/F Roof top, K11
Date of Monitoring		16 October 2018
Monitoring Start Time		9:31
Monitoring Stop Time		10:01
Measurement Time Length		30 mins
Weather Condition		Overcast
Wind Speed		1.4 m/s
Noise Meter Model (Serial Number)		BK-2238 (2562783)
Calibrator Model (Serial Number)		CAL-200 (10929)
Measurement Results	L _{eq}	66.3 dB(A)
	L ₁₀	67.5 dB(A)
	L ₉₀	64.0 dB(A)
Limit Level		75.0 dB(A)
Major Construction Noise Source(s) During Monitoring		On-site powered mechanical equipment
Other Noise Source(s) During Monitoring		Traffic
<u>Name & Designation</u>	<u>Date</u>	<u>Signature</u>
Record by: Wong Fu Nam	16 October 2018	
Checked by: Tung Chi Sun	16 October 2018	






C3840-13C MTRCL Tsim Sha Tsui Station Carnarvon Road Subway and Entrances Modification Works

Monitoring Location		4/F Roof top, K11
Date of Monitoring		23 October 2018
Monitoring Start Time		08:41
Monitoring Stop Time		09:11
Measurement Time Length		30 mins
Weather Condition		Overcast
Wind Speed		0.9 m/s
Noise Meter Model (Serial Number)		BK-2238 (2562783)
Calibrator Model (Serial Number)		CAL-200 (10929)
Measurement Results	L _{eq}	65.2 dB(A)
	L ₁₀	66.5 dB(A)
	L ₉₀	62.5 dB(A)
Limit Level		75.0 dB(A)
Major Construction Noise Source(s) During Monitoring		On-site powered mechanical equipment
Other Noise Source(s) During Monitoring		Traffic
<u>Name & Designation</u>	<u>Date</u>	<u>Signature</u>
Record by: Wong Fu Nam	23 October 2018	
Checked by: Tung Chi Sun	23 October 2018	

C3840-13C MTRCL Tsim Sha Tsui Station Carnarvon Road Subway and Entrances Modification Works






Monitoring Location		4/F Roof top, K11
Date of Monitoring		30 October 2018
Monitoring Start Time		09:07
Monitoring Stop Time		09:37
Measurement Time Length		30 mins
Weather Condition		Overcast
Wind Speed		0.9 m/s
Noise Meter Model (Serial Number)		BK-2238 (2562783)
Calibrator Model (Serial Number)		CAL-200 (10929)
Measurement Results	L _{eq}	65.6 dB(A)
	L ₁₀	67.0 dB(A)
	L ₉₀	63.5 dB(A)
Limit Level		75.0 dB(A)
Major Construction Noise Source(s) During Monitoring		On-site powered mechanical equipment
Other Noise Source(s) During Monitoring		Traffic
<u>Name & Designation</u>	<u>Date</u>	<u>Signature</u>
Record by: Wong Fu Nam	30 October 2018	
Checked by: Tung Chi Sun	30 October 2018	

**C3840-13C MTRCL Tsim Sha Tsui Station
Carnarvon Road Subway and Entrances Modification Works**






Monitoring Location			4/F Roof top, K11	
Date of Monitoring			2 October 2018	
1-Hour TSP Monitoring	No.	Measurement Time (minutes)		Monitoring Results, ug/M ³ (Average (min-max))
	1	09:53 – 10:53	60	84 (77-172)
	2	10:53 – 11:53	60	91 (83-147)
	3	11:53 – 12:53	61	97 (49-160)
Weather Condition			Overcast	
Equipment Model (Serial Number)			TSI AM520 (5201630010)	
Expiry Date			14 November 2018	
Action Level, ug/M ³			250	
Limit Level, ug/M ³			500	
Major Construction Dust Source(s) During Monitoring			On-site excavation, filling, loading and un-loading of dusty materials	
Other Dust Source(s) During Monitoring			Traffic, nearby fixed plant exhaust/emission	
<u>Name & Designation</u>		<u>Date</u>		<u>Signature</u>
Record by: Wong Fu Nam		2 October 2018		
Checked by: Tung Chi Sun		2 October 2018		
Photo Records				
				

C3840-13C MTRCL Tsim Sha Tsui Station






Carnarvon Road Subway and Entrances Modification Works

Monitoring Location			4/F Roof top, K11		
Date of Monitoring			9 October 2018		
1-Hour TSP Monitoring	No.	Measurement Time (minutes)		Monitoring Results, ug/M ³ (Average (min-max))	
	1	09:43 – 10:43	60	91 (23-147)	
	2	10:43 – 11:43	60	102 (95-154)	
	3	11:43 – 12:43	60	112 (96-179)	
Weather Condition			Overcast		
Equipment Model (Serial Number)			TSI AM520 (5201630010)		
Expiry Date			14 November 2018		
Action Level, ug/M ³			250		
Limit Level, ug/M ³			500		
Major Construction Dust Source(s) During Monitoring			On-site excavation, filling, loading and un-loading of dusty materials		
Other Dust Source(s) During Monitoring			Traffic, nearby fixed plant exhaust/emission		
<u>Name & Designation</u>		<u>Date</u>		<u>Signature</u>	
Record by: Wong Fu Nam		9 October 2018			
Checked by: Tung Chi Sun		9 October 2018			
Photo Records					
					






**C3840-13C MTRCL Tsim Sha Tsui Station
Carnarvon Road Subway and Entrances Modification Works**

Monitoring Location			4/F Roof top, K11	
Date of Monitoring			16 October 2018	
1-Hour TSP Monitoring	No.	Measurement Time (minutes)		Monitoring Results, ug/M ³ (Average (min-max))
	1	09:31 – 10:31	60	101 (96-138)
	2	10:31 – 11:31	60	96 (91-105)
	3	11:31 – 12:31	60	91 (86-142)
Weather Condition			Overcast	
Equipment Model (Serial Number)			TSI AM520 (5201630010)	
Expiry Date			14 November 2018	
Action Level, ug/M ³			250	
Limit Level, ug/M ³			500	
Major Construction Dust Source(s) During Monitoring			On-site excavation, filling, loading and unloading of dusty materials	
Other Dust Source(s) During Monitoring			Traffic, nearby fixed plant exhaust/emission	
<u>Name & Designation</u>		<u>Date</u>		<u>Signature</u>
Record by: Wong Fu Nam		16 October 2018		
Checked by: Tung Chi Sun		16 October 2018		
Photo Records				
				

**C3840-13C MTRCL Tsim Sha Tsui Station
Carnarvon Road Subway and Entrances Modification Works**

Monitoring Location			4/F Roof top, K11		
Date of Monitoring			23 October 2018		
1-Hour TSP Monitoring	No.	Measurement Time (minutes)		Monitoring Results, ug/M ³ (Average (min-max))	
	1	09:47 – 10:47	60	83 (77-165)	
	2	10:47 – 11:47	60	77 (73-85)	
	3	11:47 – 12:47	60	72 (67-195)	
Weather Condition			Overcast		
Equipment Model (Serial Number)			TSI AM520 (5201630010)		
Expiry Date			14 November 2018		
Action Level, ug/M ³			250		
Limit Level, ug/M ³			500		
Major Construction Dust Source(s) During Monitoring			On-site excavation, filling, loading and un-loading of dusty materials		
Other Dust Source(s) During Monitoring			Traffic, nearby fixed plant exhaust/emission		
<u>Name & Designation</u>		<u>Date</u>		<u>Signature</u>	
Record by: Wong Fu Nam		23 October 2018			
Checked by: Tung Chi Sun		23 October 2018			
Photo Records					
					

**C3840-13C MTRCL Tsim Sha Tsui Station
Carnarvon Road Subway and Entrances Modification Works**

Monitoring Location			4/F Roof top, K11	
Date of Monitoring			30 October 2018	
1-Hour TSP Monitoring	No.	Measurement Time (minutes)		Monitoring Results, ug/M ³ (Average (min-max))
	1	09:07 – 10:07	60	72 (66-225)
	2	10:07 – 11:07	60	71 (64-303)
	3	11:07 – 12:07	60	70 (64-244)
Weather Condition			Overcast	
Equipment Model (Serial Number)			TSI AM520 (5201630010)	
Expiry Date			14 November 2018	
Action Level, ug/M ³			250	
Limit Level, ug/M ³			500	
Major Construction Dust Source(s) During Monitoring			On-site excavation, filling, loading and un-loading of dusty materials	
Other Dust Source(s) During Monitoring			Traffic, nearby fixed plant exhaust/emission	
<u>Name & Designation</u>		<u>Date</u>		<u>Signature</u>
Record by: Wong Fu Nam		30 October 2018		
Checked by: Tung Chi Sun		30 October 2018		
Photo Records				
				

APPENDIX K


MONITORING RESULTS AND PLOTS

1-Hr TSP Results and Plot

Date	Time	1-Hr TSP	Action Level = 250 ug/M ³	Limit Level = 500 ug/M ³
2/10/2018 -1	9:53	84	250	500
2/10/2018-2	10:53	91	250	500
2/10/2018-3	11:53	97	250	500
9/10/2018-1	9:43	91	250	500
9/10/2018-2	10:43	102	250	500
9/10/2018-3	11:43	112	250	500
16/10/2018 -1	9:31	101	250	500
16/10/2018-2	10:31	96	250	500
16/10/2018-3	11:31	91	250	500
23/10/2018-1	9:47	83	250	500
23/10/2018-2	10:47	77	250	500
23/10/2018-3	11:47	72	250	500
30/10/2018-1	9:07	72	250	500
30/10/2018-2	10:07	71	250	500
30/10/2018-3	11:07	70	250	500

1-Hr TSP Concentration (October 2018) *


Note: * 1-Hr TSP has replaced the 24-Hr TSP since 21 September 2018 due to HVS outage



(1) Noise Impact Monitoring Results at K11

Monitoring Locations	Date	Weather Conditions	Wind Speed (m/s)	Start Time	End Time	Background Level dB(A)	Limit Level dB(A)	Leq(30min) dB(A)	L10(30min) dB(A)	L90(30min) dB(A)
K11 Art Mall	2-Oct-18	Overcast	0.8	9:53	10:23	65.3	75	66.5	67.0	64.5
	9-Oct-18	Overcast	1.6	9:43	10:13	65.3	75	66.1	65.5	63.5
	16-Oct-18	Overcast	1.4	9:31	10:01	65.3	75	66.3	67.5	64.0
	23-Oct-18	Overcast	0.9	8:41	9:11	65.3	75	65.2	66.5	62.5
	30-Oct-18	Overcast	0.9	9:07	9:37	65.3	75	65.6	67.0	63.5

Red Bold indicates an exceedance of Limit Level




APPENDIX L

FLOW CHART FOR HANDLING ENVIRONMENTAL COMPLAINTS

APPENDIX L

Complaint Response Procedure



APPENDIX M

WASTE MANAGEMENT RECORDS

Monthly Summary Waste Flow Table for 2018 (year)

Contract No: C3840-13C Tsim Sha Tsui Station Carnarvon Road Subway
Date Reported: 2-November-2018

Month	Actual Quantities of Inert C&D Materials Generated Monthly						Actual Quantities of Non-inert C&D Wastes Generated Monthly					
	Total Quantity Generated	Hard Rocks and Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics	Chemical Waste	Others, e.g. general refuse	
		(See Note 3)							(see Note 2)			
(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000kg)	(in '000kg)	(in '000kg)	(in'000kg)	(in '000m ³ /tonne)	
Carried from Project Start	9.6228	-	-	-	9.6228	-	-	-	-	-	0.1930	
Jan	0.0212	-	-	-	0.0212	-	-	-	-	-	0.0198	
Feb	0.0033	-	-	-	0.0033	-	-	-	-	-	0.0090	
Mar	0.0072	-	-	-	0.0072	-	-	-	-	-	0.0089	
Apr	0.0024	-	-	-	0.0024	-	-	-	-	-	0.0048	
May	0.0022	-	-	-	0.0022	-	-	-	-	-	0.0065	
June	0.0000	-	-	-	0.0000	-	-	-	-	-	0.0192	
Sub-total	0.0363	-	-	-	0.0363	-	-	-	-	-	0.0682	
July	0.0540	-	-	-	0.0540	-	-	-	-	-	0.0081	
Aug	0.0410	-	-	-	0.0410	-	-	-	-	-	0.0092	
Sept	0.0057	-	-	-	0.0057	-	225.1300	-	-	-	0.0077	
Oct	0.0235	-	-	-	0.0235	-	41.6400	-	-	-	0.0084	
Nov	-	-	-	-	-	-	-	-	-	-	-	
Dec	-	-	-	-	-	-	-	-	-	-	-	
Total	0.1605	-	-	-	0.1605	-	266.7700	-	-	-	0.1016	
Acc. Total	9.7833	(accumulated quantity of the project = carried amount + this year amount)										0.2946

Notes:

- (1) The performance targets are given below:
 - All excavated materials to be sorted for recovering the inert portion of C&D materials, e.g. hard rocks, soil and broken concrete, for reuse on the Site or disposal to designated outlets;
 - All metallic waste to be recovered for collection by recycling contractors;
 - All cardboard and paper packaging (for plant, equipment and materials) to be recovered, properly stockpiled in dry and covered condition to prevent cross contamination;
 - All chemical wastes to be collected and properly disposed of by specialist contractors; and
 - All demolition debris to be stored to recover broken concrete, reinforcement bars, mechanical and electrical fittings, hardware as well as other fitting / materials that have established recycling outlets.
- (2) Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging material.
- (3) Broken concrete for recycling into aggregates.
- (4) The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the Site.