Civil Engineering and Development Department

Trunk Road T2

Monthly Environmental Monitoring and Audit Report (under EP-451/2013)

July 2021

(Version 1.0)

Approved By		
	(Environmental Team Leader: Mr. KS Lee)	

REMARKS:

The information supplied and contained within this report is, to the best of our knowledge, correct at the time of printing.

CINOTECH accepts no responsibility for changes made to this report by third parties

CINOTECH CONSULTANTS LTD Room 1710, Technology Park, 18 On Lai Street, Shatin, NT, Hong Kong Tel: (852) 2151 2083 Fax: (852) 3107 1388 Email: info@cinotech.com.hk



Ref.: CEDKTDT2EM00_0_0235L.21

13 August 2021

By Post and Email

Hyder-Meinhardt Joint Venture 17/F, Two Harbour Square 180 Wai Yip Street, Kwun Tong Kowloon, Hong Kong

Attention: Mr. Edwin Ching

Dear Mr. Ching,

Re: Agreement No. EDO 01/2019 Independent Environmental Checker for Contract No. ED/2018/04 – Trunk Road T2 and Infrastructure Works for Developments at the Former South Apron

Monthly EM&A Report (July 2021) for EP-451/2013

Reference is made to the Environmental Team's submission of the Monthly EM&A Report for July 2021 (Version 1.0) certified by the ET Leader and provided to us via email on 13 August 2021.

We are pleased to inform you that we have no adverse comment on the captioned submission. We write to verify the captioned submission in accordance with Condition 3.4 of EP-451/2013.

Thank you for your attention. Please do not hesitate to contact the undersigned should you have any queries.

Yours sincerely, For and on behalf of Ramboll Hong Kong Limited

Y H Hui Independent Environmental Checker

c.c. CEDD BTP Cinotech Attn.: Mr. Tommy Wong Attn.: Mr. Ivan Chau Attn.: Mr. K. S. Lee By Fax: 2739 0076 By Email By Fax: 3107 1388

Q:\Projects\CEDKTDT2EM00\02 Proj_Mgt\02 Corr\CEDKTDT2EM00_0_0235L.21.doc

Ramboll Hong Kong Limited 英環香港有限公司

21/F, BEA Harbour View Centre, 56 Gloucester Road, Wan Chai, Hong Kong Tel: 852.3465 2888 Fax: 852.3465 2899 www.ramboll.com

TABLE OF CONTENTS

		Page
ЕХ	XECUTIVE SUMMARY	1
	Introduction Summary of Main Works Undertaken and Key Measures Implemented	
	Summary of Exceedances, Investigation and Follow-up	2
	Complaint Handling, Prosecution and Public Engagement Reporting Changes	
	Future Key Issues Review of Status and Location of Monitoring Stations	
1	INTRODUCTION	
1		
	Background Purpose of the Report	
	Project Organizations	
	Construction Activities undertaken during the Reporting Month	
	Summary of EM&A Requirements	
	Status of Environmental Licensing and Permitting	
2	AIR QUALITY	
	Monitoring Requirement	
	Monitoring Locations	
	Monitoring Parameters and Frequency	
	Monitoring Equipment	
	Monitoring Methodology Results and Observations	
	Comparison of EM&A Result with EIA Prediction	
3	NOISE	16
	Monitoring Requirements	
	Monitoring Locations	
	Monitoring Parameters, Frequency and Duration	
	Monitoring Equipment	
	Monitoring Methodology and QA/QC Procedure	
	Maintenance and Calibration Results and Observations	
	Comparison of EM&A Result with EIA Prediction	
4	WATER QUALITY	
	Monitoring Requirement	
5	MARINE ECOLOGY	
6	FISHERIES	20
7	LANDSCAPE AND VISUAL	21
8	CULTURAL HERITAGE	24
9	WASTE MANAGEMENT	24

ENVIRONMENTAL AUDIT	25
Site Audits	25
Implementation Status of Environmental Mitigation Measures	25
Implementation Status of Event and Action Plans	
Status of Required Submission under Environmental Permit	
ENVIRONMENTAL NON-CONFORMANCE	27
Summary of Complaint, Warning, Notification of any Summons and Successful Prose Summary of Exceedance	
FUTURE KEY ISSUES	27
Monitoring Schedule	27
CONCLUSIONS AND RECOMMENDATIONS	
Conclusions	
Recommendations	
	Site Audits Implementation Status of Environmental Mitigation Measures Implementation Status of Event and Action Plans Status of Required Submission under Environmental Permit ENVIRONMENTAL NON-CONFORMANCE Summary of Complaint, Warning, Notification of any Summons and Successful Prose Summary of Exceedance FUTURE KEY ISSUES Monitoring Schedule CONCLUSIONS AND RECOMMENDATIONS Conclusions

LIST OF TABLES

Table I	Summary of Complaint/Summons/Prosecution in the Reporting Month
Table II	Summary Table for Site Activities in the next Reporting Period
Table III	Summary Table for Review of Status and Location of Monitoring Stations
Table 1.1	Key Project Contacts
Table 1.3	Summary of Environmental License and Permit
Table 2.1	Air Quality Monitoring Locations
Table 2.2	Frequency and Parameters of Air Quality Monitoring
Table 2.3	Air Quality Monitoring Equipment
Table 2.4	Major Dust Source during Air Quality Monitoring
Table 2.5	Comparison of 1-hr TSP Monitoring Data with Predictions in EIA Report (not used)
Table 2.6	Comparison of 24-hr TSP Monitoring Data with Predictions in EIA Report
Table 3.1	Noise Monitoring Stations
Table 3.2	Frequency and Parameters of Noise Monitoring
Table 3.3	Noise Monitoring Equipment
Table 3.4	Major Noise Source during Noise Monitoring
Table 3.5	Baseline Noise Level and Noise Limit Level for Monitoring Stations
Table 3.6	Comparison of Noise Monitoring Data with Predictions in EIA Report
Table 3.7	Additional Noise Monitoring Results
Table 7.1	Construction Phase Landscape and Visual Mitigation Measures
Table 7.2	Construction Phase Audit Checklist for Landscape and Visual Mitigation Measures
Table 10.1	Observations and Recommendations of Site Audit
Table 10.2	Status of Required Submission under Environmental Permit

LIST OF FIGURES

- Figure 1.2
- Project Organisation for Environmental Monitoring and Audit Locations of Air Quality and Construction Noise Monitoring Stations Figure 2

LIST OF APPENDICES

- Appendix A Action and Limit Levels
- Appendix B Environmental Monitoring Schedules
- Appendix C Copies of Calibration Certificates for Air Quality Monitoring
- Appendix D Weather Information
- Appendix E 1-hour TSP Monitoring Results and Graphical Presentations (not used)
- Appendix F 24-hour TSP Monitoring Results and Graphical Presentations
- Appendix G Copies of Calibration Certificates for Noise Monitoring
- Appendix H Noise Monitoring Results and Graphical Presentations
- Appendix I Site Audit Summary
- Appendix J Event and Action Plans
- Appendix K Environmental Mitigation Implementation Schedule (EMIS)
- Appendix L Summaries of Environmental Complaint, Warning, Summon and Notification of Successful Prosecution
- Appendix M Summary of Exceedance
- Appendix N Tentative Construction Programme
- Appendix O Waste Generated in the Reporting Month

EXECUTIVE SUMMARY

Introduction

1. This is the 17th Environmental Monitoring and Audit (EM&A) Report prepared by the Environmental Team (ET), Cinotech Consultants Ltd., for "Trunk Road T2". This report summarized the monitoring results and audits findings of the EM&A programme under the issued Environmental Permit (EP) No. EP-451/2013 and in accordance with the EM&A Manual (AEIAR-174/2013) during the reporting month of July 2021.

Summary of Main Works Undertaken and Key Measures Implemented

2. The main works undertaken during the reporting period are as follows:

Kai Tak:

- Depressed Road Capping Beam
- Depressed Road Excavation
- Depressed Road Strut Installation
- Depressed Road- Base Slab
- Depressed Road Drainage Installation
- Depressed Road DCS Pipes Installation
- SUS Bulkhead Removal
- SUS Remedial Works
- West Ventilation Building Sheet Pile
- West Ventilation Building King Post Installation
- West Ventilation Building Wells Installation
- Launching Shaft VSL Gantry Crane Setup
- Launching Shaft Excavation
- Launching Shaft- Cell1/2 Base Slab
- Westbound TBM delivery
- C&C Bulk Excavation
- Road S20 / AMAWBC Road & Drain
- Section 6A Junction & Entrance Sheet Pile
- Road L10 (North) Excavation and ELS
- Road L18 Sheet Pile
- District Cooling System (DCS) Section 6B
- Foot Bridge (FT-02) H Pile Installation
- Hoi Bun Road Junction Improvement
- Mortar Plant Civil Works
- Mortal Plant Assembly
- Amenities Assembly
- Segment Yard Civil Works
- STP Trenches
- STP Civil Works
- STP Tanks Erection
- STP Assembly

3. Implementation of the key mitigation measures during the reporting period are as follows:

Air Quality

- Water spraying regularly on construction site area to avoid dust generation.
- Excavated dusty materials were covered by impervious sheets.

Noise

- Air compressor was operated with door closed and have valid noise labels.
- Use of Quality Powered Mechanical Equipment (QPME)
- Erecting noise barriers on site to minimize noise impact generated from breaking activities.
- Wrapping up the breaker with acoustic insulation sheets.

Water Quality

• WetSep was constructed to treat the surface runoff prior to discharge.

Landscape and Visual

• Tree protection zone were fenced off to protect the existing tree.

Summary of Exceedances, Investigation and Follow-up

4. Exceedance of Action/Limit levels during the reporting month (July 2021) and the investigation results and/or follow-up actions:

Air Quality Monitoring

- No Action Level exceedance for 24-hour TSP was recorded.
- No Limit Level exceedance for 24-hour TSP was recorded.

Construction Noise Monitoring

- No Limit Level exceedance for day time construction noise was recorded in this reporting month.
- No Action Level exceedance was recorded in this reporting month.

Landscape and Visual Monitoring and Audit

• No non-compliance of the landscape and visual impact was recorded in the reporting month. The implementation of landscape and visual and mitigation measures was checked by a Registered Landscape Architect (RLA) during the environmental site inspections.

Complaint Handling, Prosecution and Public Engagement

Table I Summary of Complaint/Summons/Prosecution in the Reporting Month

Enort	Even	t Details	Follow-up/	Status/
Event	Number	Brief Description	Remedial Actions	Remarks
Complaints Received	0	-	-	-
Notification of Summons and Prosecutions Received	0	-	-	-
Public Engagement Activities	0	-	-	-

Reporting Changes

5. No reporting change in this reporting month.

Future Key Issues

6.

The key works or activities will be anticipated in the next reporting period are as follows:

Table II Summary Table for Site Activities in the next Reporting Period Site Activities (August 2021) Key Environmental Issues 1. Depressed Road- Road Slab 2 We the set ITDM Associated by the set of the se

2. Westbound TBM Assembly	
3. Eastbound TBM Delivery and Assembly	
4. C&C Permanent Base Slab	
5. Road L10- RC Structure	(A) / (B) / (C) / (D)
6. Mortar Plant - Aggregates Wall Construction	
7. Foot Bridge (FT-02) - Temp Ramp Construction	
8. Segment Yard Gantry Crane Erection	
9. Workshop Assembly	

Note:

(A) Dust generation from haul road, stockpile of dusty materials, exposed site area, excavation works and rock breaking activities;

(B) Noisy construction activity such as rock-breaking activities and piling works;

(C) Runoff from exposed slope or site area; and

(D) Wastewater and runoff discharge from site.

Review of Status and Location of Monitoring Stations

7. According to the EM&A Manual (AEIAR-174/2013), the number and location of the monitoring stations and parameters should be reviewed in every six months, or on as -needed basis, in order to cater for any changes in the surrounding environmental and the nature of works in progress. The latest review was conducted in between February and March 2021 and the review of status and location of monitoring stations are summarized as follow:

Monitoring Station ID	Review Status	Follow-up Action/ Recommendation
KTD 2c	ET has reviewed the status and location of KTD 2c. To conclude, the location of the present station cannot accurately represent how the sensitive receivers (SR) are being affected by the construction activities, as the construction of such SR is still in progress.	The relocation of KTD 2c to the nearest NSR/ASR is proposed until the SR is built. The proposal has been submitted to EPD in March 2021 and approved on 3 May 2021. The relocation of monitoring station KTD2c to KTD2d was completed on 24 May 2021.
KER1	ET has reviewed the status and location of KER1, KTD 1, CKL1 and CKL2. To	
KTD 1	conclude, the environmental monitoring conducted at KER1, KTD 1, CKL 1 and CKL 2 are appropriate, and the	N/A
CKL 1	monitoring results reflect how the sensitive receiver(s) is/are impacted by	
CKL 2	the construction activities of the Project.	

Table III Summary Table for Review of Status and Location of Monitoring Stations

N/A: Not Applicable

4

1 INTRODUCTION

Background

- 1.1 In 2009, Civil Engineering and Development Department (CEDD) commissioned a Kai Tak Development (KTD) – Trunk Road T2 and Infrastructure at South Apron Investigation. The assignment covers the provision of the Trunk Road T2 and its connections with the Central Kowloon Route (CKR) at the north apron area and the Tseung Kwan O – Lam Tin Tunnel (TKOLTT) to the south in the Cha Kwo Ling area.
- 1.2 The Trunk Road T2 Project is one of the designated Projects under Schedule 2 of the EIAO proposed in the KTD. CEDD submitted the Project Profile (No. PP-379/2009) on 24 March 2009 for application for an EIA study brief for the Trunk Road T2 Project under the EIAO. Accordingly, an EIA Study Brief (ESB-203/2009) for the Trunk Road T2 Project was issued on 30 April 2009. The Environmental Impact Assessment (EIA) Report for the Trunk Road T2 Project was approved under the Environmental Impact Assessment Ordinance (EIAO) on 19 September 2013. The corresponding Environmental Permit (EP) was issued on 19 September 2013 (EP no.: EP-451/2013).
- 1.3 The Contract No. ED/2018/04 is the main contract of Trunk Road T2 ("T2 Main Works") which comprises mainly the design and construction of a dual two-lane trunk road of approximately 3.0km long with about 2.7km of the trunk road in form of tunnel; ventilation and administration buildings, environmental protection and mitigation works and etc. The EM&A programme at Kai Tak area under this Contract is governed by the EP-451/2013 and EM&A Manual (AEIAR-174/2013). The work areas of the T2 Main Works are shown in Figure 1 and the works to be executed under this Contract and corresponding EP is summarized as follows:

Environmental Permit	Works Description
EP-451/2013 – Trunk Road T2	<u>Trunk Road T2</u>
	• Construction of highway and sub-sea tunnel connecting between
	Central Kowloon Route and Cha Kwo Ling Tunnel
	Western & Eastern Ventilation Buildings

Monitoring Works in Kai Tak under EP-451/2013

1.4 Under Contract No. KL/2014/03 - Kai Tak Development - Stage 3 Infrastructure Works for Development at the Southern Part of the Former Runway ("T2 Advance Works"), the baseline monitoring works in Kai Tak under the EM&A Manual (AEIAR-174/2013) were conducted by the Environmental Team (ET) for the Contract No. KL/2014/03 at the approved relocated monitoring locations (EPD reference: EP2/K19/A/21 pt.5), namely KTD1a, KTD2a & KER1a. During the impact monitoring period, monitoring locations KTD 2a and KER 1a were relocated to new locations, i.e. KTD 2b and KER 1b (EPD reference: () in EP2/K19/A/21 pt. 6 and () in EP2/K19/A/21 pt. 5) respectively. Location KTD2b was then further relocated to location KTD2c, the proposal of such relocation was submitted to EPD on 24 March 2020 and was approved by EPD on 6 April 2020 (EPD reference: () in EP2/K19/A/21 pt.7). The aforementioned relocation was effective from 9 April 2020. Since the major part of work under Contract No. KL/2014/03 has been completed and monitoring works conducted by the ET of Contract No. KL/2014/03 was determined to be ceased, the impact monitoring within the Kai Tak area was then handed over to the ET of Contract No. ED/2018/04 on 1 August 2020. The monitoring location has been reviewed and updated to obtain the data with higher representative

based on several conditions, such as distance between monitoring location and the sensitive receiver, non-project related interference, obstruction to the construction works on site and the power supply problem. The monitoring location KTD1a and KER1b has been updated to the monitoring location KTD1 and KER1 on 3 August 2020, where are the original location as proposed in the EM&A manual (AEIAR-174/2013). And the monitoring location KTD2c was remained unchanged after the aforementioned review. Location KTD2c was then further relocated to location KTD2d, the proposal of such relocation was submitted on 9 March 2021 and was approved by EPD on 3 May 2021 (EPD reference: () in EP2/K19/A/21 pt.8). The aforementioned relocation was effective from 24 May 2021. The impact monitoring for the three stations KTD1, KTD2d and KER1 are currently conducted by the ET of T2 Main Works

Monitoring Works in Cha Kwo Ling under EP-451/2013

- 1.5 The environmental impact of the remaining works in Cha Kwo Ling, under EP-451/2013, shall be monitored at the two proposed stations, namely CKL1, CKL2, in accordance to the EM&A Manual (AEIAR-174/2013). The impact monitoring for the two proposed stations shall be conducted by the ET of T2 Main Works.
- 1.6 Cinotech Consultants Ltd. was designated as the Environmental Team (ET) to undertake the EM&A works for "Trunk Road T2 and Infrastructure Works for Developments at the Former South Apron" (hereinafter called the "Project").

Purpose of the Report

1.7 This is the 17th Monthly EM&A Report which summarises the impact monitoring results and audit findings for the EM&A programme during the reporting period in July 2021.

Project Organizations

- 1.8 Different Parties with different levels of involvement in the Project organization include:
 - Permit Holder Civil Engineering and Development Department (CEDD)
 - Supervisor Representative Hyder-Meinhardt Joint Venture (HMJV)
 - Environmental Team (ET) Cinotech Consultants Limited (Cinotech)
 - Independent Environmental Checker (IEC) Ramboll Hong Kong Limited (Ramboll)
 - Contractor Bouygues Travaux Publics (BTP)

1.9 The key contacts of the Project are shown in **Table 1.1**.

I dole lti	nej mojece contacts		
Party	Role	Contact Person	Phone No.
CEDD	Permit Holder	Mr. Wong Chi Wai, Tommy	3842 7111
HMJV	Supervisor Representative	Mr. Joe Nam	5183 0830
Circotool	Environmental Term	Mr. KS Lee (ETL)	2151 2091
Cinotech	Environmental Team	Ms. Karina Chan	2157 3880

Table 1.1Key Project Contacts

Party	Role	Contact Person	Phone No.
Ramboll	Independent Environmental Checker	Mr. YH Hui	3465 2850
BTP	Contractor	Ms. Ality Chan (From 16 July 2021)	5185 4462
		Mr. Bryan Lee (Until 15 July 2021)	5588 3891

1.10 The Organizational Structure for Environmental Management is shown in Figure 1.2.

Construction Activities undertaken during the Reporting Month

1.11 The major site activities undertaken in the reporting month included:

Kai Tak:

- Depressed Road Capping Beam
- Depressed Road Excavation
- Depressed Road Strut Installation
- Depressed Road- Base Slab
- Depressed Road Drainage Installation
- Depressed Road DCS Pipes Installation
- SUS Bulkhead Removal
- SUS Remedial Works
- West Ventilation Building Sheet Pile
- West Ventilation Building King Post Installation
- West Ventilation Building Wells Installation
- Launching Shaft VSL Gantry Crane Setup
- Launching Shaft Excavation
- Launching Shaft- Cell1/2 Base Slab
- Westbound TBM delivery
- C&C Bulk Excavation
- Road S20 / AMAWBC Road & Drain
- Section 6A Junction & Entrance Sheet Pile
- Road L10 (North) Excavation and ELS
- Road L18 Sheet Pile
- District Cooling System (DCS) Section 6B
- Foot Bridge (FT-02) H Pile Installation
- Hoi Bun Road Junction Improvement
- Mortar Plant Civil Works
- Mortal Plant Assembly
- Amenities Assembly
- Segment Yard Civil Works
- STP Trenches
- STP Civil Works
- STP Tanks Erection
- STP Assembly

Summary of EM&A Requirements

- 1.12 The EM&A programme requires construction noise, air quality monitoring and environmental site audit, etc. The EM&A requirements for each parameter are described in the following sections, including:
 - All monitoring parameters;
 - Action and Limit levels for all environmental parameters;
 - Event Action Plans;
 - Environmental mitigation measures, as recommended in the Project EIA Report.
- 1.13 The advice on the implementation status of environmental protection and pollution control/mitigation measures is summarized in **Section 10** of this report.
- 1.14 This report presents the monitoring results, observations, locations, equipment, period, methodology and QA/QC procedures of the monitoring parameters of the required environmental monitoring works and audit works for the Project in July 2021.

Status of Environmental Licensing and Permitting

1.15 All permits/licenses obtained for the Project are summarized in Table 1.3.

Demail / Lienary No.	Valid Period			
Permit / License No.	From	То	Status	
Environmental Permit (EP)				
EP-451/2013	19 Sep 2013	N/A	Valid	
Notification pursuant to Air Pollution (Const	truction Dust) F	Regulation		
Ref. No.: 451120	20 Nov 2019	N/A	Valid	
Billing Account for Construction Waste Disp	osal			
A/C No.: 7036016	09 Dec 2019	N/A	Valid	
Billing Account for Vessel Disposal				
A/C No.:7037747 (Application No.: CEDD01100)	21 Apr 2021	22 Jul 2021	Expired on 22 July 2021	
A/C No.:7037747 (Application No.: CEDD01108)	29 Jun 2021	25 Oct 2021	Valid	
Construction Noise Permit	Construction Noise Permit			
CNP No.(For Junction of Hoi Bun Road, Wang Chiu Road and Cheung Yip Street): GW-RE0168-21	28 Feb 2021	22 Aug 2021	Valid	
CNP No. (For Portion Depressed Road): PP- RE0004-21	5 Feb 2021	3 Aug 2021	Valid	
CNP No. (For Launching Shaft and Barging Point): GW-RE0342-21	28 Apr 2021	27 Oct 2021	Valid	

Table 1.3 Summary of Environmental License and Permit

Permit / License No.	Valid	Status	
rermit / License No.	From	То	Status
CNP No. (For Site Office and Support Area): GW-RE0534-21	16 Jun 2021	14 Dec 2021	Valid
CNP No. (For Launching Shaft): GW- RE0602-21	1 Jul 2021	30 Nov 2021	Valid
Wastewater Discharge License			
WT00036183-2020 (For Depressed Road Area)	28 Jul 2020	31 Jul 2025	Valid
WT00036228-2020 (For Launching Shaft)	28 Jul 2020	31 Jul 2025	Valid
Chemical Waste Producer License			
WPN: 5213-286-B2557-03	09 Mar 2020	N/A	Valid

2 AIR QUALITY

Monitoring Requirement

2.1 According to the EM&A Manual (AEIAR-174/2013), 24-hour Total Suspended Particulates (TSP) monitoring was conducted to monitor the air quality for this Project. For regular impact monitoring, a sampling frequency of at least once in every six days at all of the monitoring stations for 24-hour TSP monitoring. In case of complaints, 1-hour TSP monitoring should be conducted at least three times in every six days when the highest dust impacts are likely to occur. Appendix A shows the established Action/Limit Levels for the environmental monitoring works.

Monitoring Locations

- 2.2 Five designated monitoring stations were selected for air quality monitoring programme. Table2.1 describes the air quality monitoring locations, which are also depicted in Figure 2.
- 2.3 The monitoring location at Kai Tak area has been reviewed and updated to obtain the data with higher representative based on several conditions, such as distance between monitoring location and the sensitive receiver, non-project related interference, obstruction to the construction works on site and the power supply problem. The monitoring location KTD1a and KER1b has been updated to KTD1 and KER1 respectively, where are the original location as proposed in the EM&A manual (AEIAR-174/2013). And the monitoring location KTD2c was remained unchanged after the aforementioned review. Monitoring location KTD2c was then further relocated to KTD2d after the review of status and location of monitoring station conducted in between February and March 2021.

Monitoring Stations	Location
KTD1	Centre of Excellence in Paediatrics (Children's Hospital)
KTD2d	Next to the SOR Office of Trunk Road T2 in Kai Tak Area
KER1	Future Residential Development at Kerry Godown
CKL1	Flat 121 Cha Kwo Ling Village
CKL2	Flat 103 Cha Kwo Ling Village

Table 2.1 Air Quality Monitoring Locations

Monitoring Parameters and Frequency

2.4 **Table 2.2** summarizes the monitoring parameters, monitoring period and frequencies of impact air quality monitoring. The monitoring schedule is shown in **Appendix B**.

Table 2.2 Frequency and Parameters of Air Quality Monitoring				
Monitoring Stations	Parameter	Period	Frequency	
KTD1, KTD2d, KER1, CKL1 & CKL2	1-hour TSP	0700 - 1900	3 times per 6 days (as required in case of complaints)	
KTD1, KTD2d, KER1, CKL1 & CKL2	24-hour TSP	24 hours	Once every 6 days	

Table 2.2 Frequency and Parameters of Air Quality Monitoring

Monitoring Equipment

- 2.5 High Volume Samplers (HVS) in compliance with the specification stipulated in the EM&A Manual (AEIAR-174/2013), Section 2.2.1.4, were used to carry out 24-hour TSP monitoring. Direct reading dust meter were also used to measure 1-hour average TSP levels. The 1-hour sampling was determined by HVS to check the validity and accuracy of the results measured by direct reading method.
- 2.6 Wind data monitoring equipment was set at rooftop (about 41/F) of Yau Lai Estate Bik Lai House, Lam Tin for logging wind speed and wind direction such that the wind sensors were clear of obstructions or turbulence caused by building. The wind data monitoring equipment was recalibrated at least once every six months and the wind directions were divided into 16 sectors of 22.5 degrees each. Wind data is attached in **Appendix D**.
- 2.7 **Table 2.3** summarizes the equipment used for air quality monitoring. Copies of calibration certificates are attached in **Appendix C**.

Equipment	Model	Quantity
HVS Sampler	TISCH Model: TE-5170 (Serial no. 0723,	5
	1956, 10595, 1316, 5280)	
Calibrator	TISCH Model: TE-5025A (Serial no. 3864)	1
Wind Anemometer	Davis Weather Monitor II, Model no. 7440	1
w Ind Anemonieter	(Serial no. MC01010A44)	1

Table 2.3Air Quality Monitoring Equipment

Monitoring Methodology

1-hour TSP Monitoring

Measuring Procedures

2.8 The measuring procedures of the 1-hour dust meter are in accordance with the Manufacturer's Instruction Manual as follows:

(Sibata Model No.: LD-3B/LD-5R)

- The 1-hour dust meter is placed at least 1.3 meters above ground.
- Set POWER to "ON" and make sure that the battery level was not flash or in low level.
- Allow the instrument to stand for about 3 minutes and then the cap of the air sampling inlet has been released.
- Push the knob at MEASURE position.

- Set time/mode setting to [BG] by pushing the time setting switch. Then, start the background measurement by pushing the start/stop switch once. It will take 6 sec. to complete the background measurement.
- Push the time setting switch to change the time setting display to [MANUAL] at the bottom left of the liquid crystal display. Finally, push the start/stop switch to stop the measuring after 1 hour sampling.
- Information such as sampling date, time, count value and site condition were recorded during the monitoring period.

Maintenance/Calibration

- 2.9 The following maintenance/calibration is required for the 1-hour dust meter:
 - Check and calibrate the meter by HVS to check the validity and accuracy of the results measured by direct reading method at 2-month intervals throughout all stages of the air quality monitoring.

24-hour TSP Monitoring

Instrumentation

- 2.10 High volume samplers (HVS) (TISCH Model: TE-5170) complete with appropriate sampling inlets was employed for 24-hour TSP monitoring. The sampler was composed of a motor, a filter holder, a flow controller and a sampling inlet and its performance specification complied with that required by USEPA Standard Title 40, Code of Federation Regulations Chapter 1 (Part 50). Moreover, the HVS also met all the requirements in Section 2.2 of the Annex II Specification.
- 2.11 The positioning of the HVS samplers are as follows:
 - A horizontal platform with appropriate support to secure the samplers against gusty wind shall be provided;
 - No two samplers shall be placed less than 2 meter apart;
 - The distance between the sampler and an obstacle, such as buildings, must be at least twice the height that the obstacle protrudes above the sampler;
 - A minimum of 2 metres of separation from walls, parapets and penthouses is required for rooftop samplers;
 - A minimum of 2 metres of separation from any supporting structure, measured horizontally is required;
 - No furnace or incinerator flue is nearby;
 - Airflow around the sampler is unrestricted;
 - The sampler is more than 20 metres from the dripline;
 - Any wire fence and gate, to protect the sampler, shall not cause any obstruction during monitoring;
 - Permission must be obtained to set up the samplers and to obtain access to the monitoring stations; and
 - A secured supply of electricity is needed to operate the samplers.

Operating/analytical procedures for the operation of HVS

- 2.12 Operating/analytical procedures for the air quality monitoring are highlighted as follows:
 - Prior to the commencement of the dust sampling, the flow rate of the high volume sampler was properly set (between 0.6 m³/min. and 1.7 m³/min.) in accordance with the EM&A manual (AEIAR-174/2013). The flow rate shall be indicated on the flow rate chart.
 - For TSP sampling, fiberglass filters with a collection efficiency of > 99% for particles of $0.3 \mu m$ diameter were used.
 - The power supply was checked to ensure the sampler worked properly. On sampling, the sampler was operated for 5 minutes to establish thermal equilibrium before placing any filter media at the designated air monitoring station.
 - The filter holding frame was then removed by loosening the four nuts and a weighted and conditioned filter was carefully centered with the stamped number upwards, on a supporting screen.
 - The filter was aligned on the screen so that the gasket formed an airtight seal on the outer edges of the filter. Then the filter holding frame was tightened to the filter holder with swing bolts. The applied pressure should be sufficient to avoid air leakage at the edges.
 - The shelter lid was closed and secured with the aluminum strip.
 - The timer was then programmed. Information was recorded on the record sheet, which included the starting time, the weather condition and the filter number (the initial weight of the filter paper can be found out by using the filter number).
 - After sampling, the filter was removed and sent to the HOKLAS laboratory (High Precision Chemical Testing Ltd.) for weighing. The elapsed time was also recorded.
 - Before weighing, all filters were equilibrated in a conditioning environment for 24 hours. The conditioning environment temperature should be between 25°C and 30°C and not vary by more than ±3°C; the relative humidity (RH) should be < 50% and not vary by more than ±5%. A convenient working RH is 40%.

Maintenance/Calibration

- 2.13 The following maintenance/calibration is required for the HVS:
 - The high volume motors and their accessories were properly maintained. Appropriate maintenance such as routine motor brushes replacement and electrical wiring checking were made to ensure that the equipment and necessary power supply are in good working condition.
 - High volume samplers were calibrated at bi-monthly intervals using TE-5025A Calibration Kit throughout all stages of the air quality monitoring.

Results and Observations

- 2.14 Impact air quality monitoring was conducted at five monitoring stations as scheduled. The monitoring schedule is shown in **Appendix B**.
- 2.15 No Action and Limit Level exceedance was recorded for 24-hour TSP monitoring in the reporting month. Details of the exceedance are presented in **Appendix M**.
- 2.16 The air temperature, relative humidity, and the precipitation data were obtained from daily extracts of Hong Kong Observatory Climate Information Service. This weather information for the reporting month is summarized in **Appendix D**.
- 2.17 The monitoring data and graphical presentations of 24-hour TSP monitoring results are shown in **Appendix F**.
- 2.18 According to field observations observed in the reporting period, the major dust source identified at the designated air quality monitoring stations are as follows:

Monitoring Stations	Major Dust Source
KTD 1 - Centre of Excellence in Paediatrics (Children's Hospital)	 Project related construction activities (i.e., Loading and unloading of C&D wastes, sheet piling, crushing of material); Vehicle movement in the site;
KER 1 – Future Residential Development at Kerry Godown	 Construction activities at the nearby construction sites of New Acute Hospital; and, Road traffic along Shing Fung Road, Shing Cheong Road, Cheung Yip Street, Kai Hing Road and Kwun Tong Bypass.
KTD 2d – Next to the SOR Office of Trunk Road T2 in Kai Tak Area	 Project related construction activities (i.e., Loading and unloading of C&D material, crushing of material); and, Vehicle movement in the site;
CKL1 - Flat 121 Cha Kwo Ling Village	Road Traffic along Cha Kwo Ling Road
CKL2 - Flat 103 Cha Kwo Ling Village	Road Traffic along Cha Kwo Ling Road

 Table 2.4
 Major Dust Source during Air Quality Monitoring

Comparison of EM&A Result with EIA Prediction

2.19 The air monitoring data was compared with the predictions in Table 4.14 of EIA Report, AEIAR-174/2013 (as approved in 2013) as summarised in **Table 2.6** for 24-hour TSP.

 Table 2.6
 Comparison of 24-hr TSP Monitoring Data with Predictions in EIA Report

Monitoring Stations	ASR ID	Predicted Maximum 24-hr TSP Concentration in EIA Report (AEIAR- 174/2013), μg/m ³	Maximum 24-hr TSP Concentration in the Reporting Month (July 2021), μg/m ³
KTD 1 - Centre of Excellence in Paediatrics (Children's Hospital)	KTD3	126	38.8
KTD 2d – Next to the SOR Office of Trunk Road T2 in Kai Tak Area	N/A ⁽¹⁾	N/A ⁽¹⁾	119.2
KER 1 – Future Residential Development at Kerry Godown	KTD6	169	161.8
CKL1 - Flat 121 Cha Kwo Ling Village	N/A ⁽¹⁾	N/A ⁽¹⁾	121.4
CKL2 - Flat 103 Cha Kwo Ling Village	N/A ⁽¹⁾	N/A ⁽¹⁾	62.1

Remarks:

(1) No 24-hr TSP concentration was predicted in EIA Report (AEIAR-174/2013)

2.20 In the reporting month the 24-hour TSP concentration at KER1 and KTD1were lower than the prediction in the EIA Report, AEIAR-174/2013 (as approved in 2013). No Action and Limit level exceedance for 24-hour TSP was recorded in the reporting period.

3 NOISE

Monitoring Requirements

3.1 According to the EM&A Manual (AEIAR-174/2013), construction noise monitoring was conducted to monitor the construction noise arising from the construction activities. The regular monitoring frequency for each monitoring station shall be on a weekly basis and conduct one set of measurements between 0700 and 1900 hours on normal weekdays. **Appendix A** shows the established Action and Limit Levels for the environmental monitoring works.

Monitoring Locations

- 3.2 Noise monitoring was conducted at five designated monitoring stations, namely KTD1, KTD2d, KER1, CKL1 and CKL2 in the reporting period. **Table 3.1** and **Figure 2** show the locations of these stations.
- 3.3 The monitoring location at Kai Tak area has been reviewed and updated to obtain the data with higher representative based on several conditions, such as distance between monitoring location and the sensitive receiver, non-project related interference, obstruction to the construction works on site and the power supply problem. The monitoring location KTD1a and KER1b has been updated to KTD1 and KER1 respectively, where are the original location as proposed in the EM&A manual (AEIAR-174/2013). And the monitoring location KTD2c was remained unchanged after the aforementioned review. Monitoring location KTD2c was then further relocated to KTD2d after the review of status and location of monitoring station conducted in between February and March 2021.

Monitoring Stations	Location	
KTD1	Centre of Excellence in Paediatrics (Children's Hospital)	
KTD2d	Next to the SOR Office of Trunk Road T2 in Kai Tak Area	
KER1	Future Residential Development at Kerry Godown	
CKL1	Flat 121 Cha Kwo Ling Village	
CKL2	Flat 103 Cha Kwo Ling Village	

Table 3.1 Noise Monitoring Stations

Monitoring Parameters, Frequency and Duration

3.4 **Table 3.2** summarizes the monitoring parameters, frequency and total duration of monitoring. The noise monitoring schedule is shown in **Appendix B**.

Table 5.2 Frequency and Farameters of Roise Monitoring					
Monitoring Stations	Time Period	Duration	Frequency	Parameter	Measurement
KTD1					Façade Measurement
KTD2d				L ₁₀ (30 min.) dB(A)	Free Field Measurement
KER1	0700-1900 hrs on normal weekdays	30 minutes	Once per week	L ₉₀ (30 min.) dB(A)	Free Field Measurement
CKL1	weekdays			$L_{eq}(30 \text{ min.})$	Free Field Measurement
CKL2				dB(A)	Free Field Measurement

Table 3.2Frequency and Parameters of Noise Monitoring

Monitoring Equipment

3.5 Integrating Sound Level Meter was used for impact noise monitoring. The meters were Type 1 sound level meter capable of giving a continuous readout of the noise level readings including equivalent continuous sound pressure level (L_{eq}) and percentile sound pressure level (L_x) that also complied with International Electrotechnical Commission Publications 651:1979 (Type 1) and 804:1985 (Type 1) specifications. **Table 3.3** summarizes the noise monitoring equipment being used within the reporting period. Copies of calibration certificates are attached in **Appendix G**.

Equipment	Model	Quantity
	SVAN 957 (Serial no. 23851)	1
Integrating Sound Level Meter	BSWA 308 (Serial no. 580156,	2
	570188)	
Calibrator	ST-120 (Serial no. 181001608,	2
Calibrator	181001636)	

Monitoring Methodology and QA/QC Procedure

- 3.6 The monitoring procedures are as follows:
 - The monitoring station was normally be at a point 1m from the exterior of the sensitive receivers building façade and be at a position 1.2m above the ground.
 - For free field measurement, the meter was positioned away from any nearby reflective surfaces. All records for free field noise levels were adjusted with a correction of +3 dB(A).
 - The battery condition was checked to ensure the correct functioning of the meter.
 - Parameters such as frequency weighting, the time weighting and the measurement time were set as follows:
 - Frequency weighting: A
 - Time weighting: Fast
 - Time measurement: 30 minutes
 - Prior to and after each noise measurement, the meter was calibrated using a Calibrator for 94.0 dB at 1000 Hz. If the difference in the calibration level before and after measurement was more than 1.0 dB, the measurement would be considered invalid and repeat of noise

measurement would be required after re-calibration or repair of the equipment.

- The wind speed was frequently checked with the portable wind meter.
- At the end of the monitoring period, the L_{eq}, L₉₀ and L₁₀ were recorded. In addition, site conditions and noise sources were recorded on a standard record sheet.
- Noise monitoring would be cancelled in the presence of fog, rain, and wind with a steady speed exceeding 5 m/s, or wind with gusts exceeding 10 m/s. Supplementary monitoring would be provided to ensure sufficient data would be obtained.

Maintenance and Calibration

- 3.7 The microphone head of the sound level meter and calibrator were cleaned with a soft cloth at quarterly intervals.
- 3.8 The sound level meter and calibrator were checked and calibrated at yearly intervals.
- 3.9 Immediately prior to and following each noise measurement the accuracy of the sound level meter was checked using an acoustic calibrator generating a known sound pressure level at a known frequency. Measurements were accepted as valid only if the calibration levels from before and after the noise measurement agree to within 1.0 dB.

Results and Observations

- 3.10 Impact noise monitoring was conducted at five monitoring stations as scheduled. The monitoring schedule is shown in **Appendix B**. No Action/ Limit Level exceedance was recorded for day time construction noise monitoring in the reporting month.
- 3.11 Noise monitoring results and graphical presentations are shown in Appendix H.
- 3.12 According to field observations observed in the reporting period, the major noise sources identified at the noise monitoring stations are shown in **Table 3.4**.

Monitoring Stations	Major Noise Source		
KTD 1	 Project related construction activities (Loading and unloading of C&D waste, travel of vehicles, use of PME and other plants, and other construction activities); Vehicle movement in the site; Road traffic along Shing Cheong Road; and, Non-project related construction activities at the nearby construction site of New Acute Hospital. 		
KTD 2d	 Project related construction activities (Loading and unloading of C&D waste, travel of vehicles, use of PME and other plants, and other construction activities); and, Vehicle movement in the site 		
KER 1	 Road traffic along Kai Hing Road. Project related construction activities (Travel of vehicles, use of PME and other plants, and other construction activities) 		
CKL1	Road traffic along Cha Kwo Ling Road.		
CKL2	Road traffic along Cha Kwo Ling Road		

 Table 3.4
 Other Noise Source Identified during Noise Monitoring

3.13 The baseline noise level and the Noise Limit Level at each designated noise monitoring station are presented in **Table 3.5**.

Monitoring Stations	Baseline Noise Level, dB (A) (at 0700 – 1900 hrs on normal weekdays)	Noise Limit Level, dB (A) (at 0700 – 1900 hrs on normal weekdays)
KTD1	78	
KTD2d	64	
KER1	65	75
CKL1	72.4	
CKL2	71.4	

Table 3.5Baseline Noise Level and Noise Limit Level for Monitoring Stations

Comparison of EM&A Result with EIA Prediction

3.14 The noise monitoring data was compared with the predictions in Table 5.13 of EIA Report (AEIAR-174/2013) as summarised in **Table 3.6**.

Monitoring Stations	NSR ID	Maximum Predicted Mitigated Construction Noise Levels in EIA Report (AEIAR- 174/2013), dB(A)	Maximum Construction Noise Levels in the Reporting Month (July 2021), Leq (30min) dB(A)
KTD 1 - Centre of			
Excellence in Paediatrics	KTD1	74	72.8
(Children's Hospital)			
KTD2d – Next to the SOR			
Office of Trunk Road T2 in	$N/A^{(1)}$	$N/A^{(1)}$	74.7
Kai Tak Area			
KER 1 – Future Residential			
Development at Kerry	KER1	75	74.4
Godown			
CKL1 - Flat 121 Cha Kwo	CKL4	71	73.9
Ling Village	UKL4	/ 1	/3.9
CKL2 - Flat 103 Cha Kwo Ling Village	CKL5	69	75.6

 Table 3.6
 Maximum Predicted Mitigated Construction Noise Levels in EIA Report

Remarks:

(1): No Maximum Predicted Mitigated Construction Noise Levels was predicted in EIA Report (AEIAR-174/2013)

3.15 The results at CKL1 and CKL2 were higher than the maximum predicted mitigated construction noise level in the EIA Report, AEIAR-174/2013 (as approved in 2013), this may be due to fluctuations of traffic flow along Cha Kwo Ling Road throughout the day. Besides, the result at KER1 and KTD1 were lower than the maximum predicted mitigated construction noise level in the EIA Report. No Action/ Limit Level exceedance were recorded in the reporting period.

4 WATER QUALITY

Monitoring Requirement

- 4.1 According to Section 4.3.1.1 of EM&A Manual (AEIAR-174/2013), no water quality monitoring is required during the construction phase.
- 4.2 According to Section 4.3.1.5 of EM&A Manual (AEIAR-174/2013), compliance site audits are to be undertaken by the Engineer and ET and escorted by the Contractor to ensure that a valid discharge license has been issued by the EPD prior to the discharge of the effluent from the construction activities of the Project site. Monitoring of the quality of the treated effluent from the works areas should be carried out in accordance with the Water Pollution Control Ordinance (WPCO) license. The audit results reflect whether the effluent quality is in compliance with the discharge license requirements, the summaries of site audits are attached in **Appendix I**.
- 4.3 In the event of non-compliance the responsibilities of the relevant parties is detailed in the Event / Action plan attached in **Appendix J**.

5 MARINE ECOLOGY

- 5.1 According to Section 5.3.1.1 of EM&A Manual (AEIAR-174/2013), ET will be required to undertake audit of good site practice for habitat protection as detailed below. The summaries of site audits are attached in **Appendix I**.
 - Avoid damage and disturbance to the remaining and surrounding natural habitat;
 - Ensure placement of equipment is within designated areas within the existing disturbed land;
 - Ensure construction activities are restricted to within the proposed works boundary;
 - Ensure spoil heaps are be covered at all times;
 - Ensure that disturbed areas are reinstated immediately after completion of the works; and
 - Ensure enhancement planting works undertaken.

6 FISHERIES

- 6.1 According to Section 6.3.1.2 of EM&A Manual (AEIAR-174/2013), no specific fisheries monitoring and audit programme is required during the construction phase.
- 6.2 The implementation of the water quality mitigation measures stated in the Water Quality Impact Assessment (Refer to Section 6 of the EIA Report (AEIAR-174/2013)) will be audited as part of the EM&A procedures during the construction period and the details are presented in Section 4.2 of this Report. The summaries of site audits are attached in Appendix I.

7 LANDSCAPE AND VISUAL

7.1 According to the EM&A Manual (AEIAR-174/2013), a series of mitigation measures were recommended to ameliorate the landscape and visual impacts of the Project. The mitigation measures for construction stage are summarized in Table 7.1 below and provided in Appendix K:

ID No.	Landscape and Visual Mitigation Measure
CM1	All works shall be carefully designed to minimize impacts on existing landscape resources and visually sensitive receivers. Existing trees within works area shall be retained and protected.
CM2	Existing trees of good quality and condition that are unavoidably affected by the works should be transplanted.
CM3	Not used.
CM4	Not used.
CM5	Large temporary stockpiles of excavated material shall be covered with unobtrusive sheeting to prevent dust and dirt spreading to adjacent landscape areas and vegetation, and to create a neat and tidy visual appearance.
CM6	Construction plant and building material shall be orderly and carefully stored in order to create a neat and tidy visual appearance
CM7	Erection of decorative screen hoarding should be designed to be compatible with the existing urban context.
CM8	All lighting in construction site shall be carefully controlled to minimize light pollution and night-time glare to nearby residences and GIC user. The contractor shall consider other security measures, which shall minimize the visual impacts.

 Table 7.1
 Construction Phase Landscape and Visual Mitigation Measures

- 7.2 A specialist Landscape Sub-Contractor should be employed by the Contractor for the implementation of landscape construction works and subsequent maintenance operations during the establishment period. It is proposed that the planting works will be on-site and the planting should be completed during the construction contract. The monitoring of the planting establishment should be undertaken for a 12 month period which could extend throughout the Contractor's one-year maintenance period, which will be within the first operational year of the Project.
- 7.3 All measures undertaken by both the Contractor and the specialist Landscape Sub-Contractor during the construction phase and first year of the operational phase shall be audited by a Registered Landscape Architect (RLA), as a member of the Environmental Team (ET), on a regular basis to ensure compliance with the intended aims of the measures. To fulfil the aforementioned requirements, on-site landscape and visual mitigation measures were audited by

RLA in the reporting month.

- 7.4 According to Section 7.3.1.2 of the EM&A Manual (AEIAR-174/2013), site audits shall be undertaken at least once every two weeks throughout the construction period to monitor and audit the timely implementation of landscape and visual mitigation measures within the site boundaries of this Project.
- 7.5 The broad scope of the audit is detailed below but should also be undertaken with reference to the more specific checklist provided in **Table 7.2**. The summaries of site audits are attached in **Appendix I**:
 - The extent of the agreed works areas should be regularly checked during the construction phase. Any trespass by the Contractor outside the limit of the works, including any damage to existing trees and soft landscape areas shall be prohibited;
 - the progress of the engineering works should be regularly reviewed on site to identify the earliest practical opportunities for the landscape works to be undertaken;
 - all existing trees and vegetation within the study area which are not directly affected by the works are retained and protected;
 - the methods of protecting existing vegetation proposed by the Contractor are acceptable and enforced;
 - preparation, lifting transport and re-planting operations for any transplanted trees;
 - all landscaping works are carried out in accordance with the specifications;
 - the planting of new trees, shrubs, groundcover, climbers, ferns, grasses and other plans, together with the replanting of any transplanted trees are carried out properly and within the right season; and
 - all necessary horticultural operations and replacement planting are undertaken throughout the Establishment Period to ensure the healthy establishment and growth of both transplanted trees and all newly established plants.

Table 7.2Construction Phase Audit Checklist for Landscape and Visual Mitigation
Measures

Area of Works	Items to be Monitored
Advance planting	Monitoring of implementation and maintenance of planting, and against possible incursion, physical damage, fire, pollution, surface erosion, etc.

Area of Works	Items to be Monitored
Protection of all trees and existing soft landscape areas to be retained	Identification and demarcation of trees / vegetation to be retained, erection of physical protection (e.g. fencing), monitoring against possible incursion, physical damage, fire, pollution, surface erosion, etc.
Clearance of existing vegetation	Identification and demarcation of trees / vegetation to be cleared, checking of extent of works to minimise damage, monitoring of adjacent areas against possible incursion, physical damage, fire, pollution, surface erosion, etc.
Pruning of trees	Identification and demarcation of trees / vegetation to be pruned, monitoring of extent of pruning to minimise damage, timing of operations, implementation of all stages of preparatory and pruning works, and maintenance of pruned vegetation, etc.
Plant supply	Monitoring of operations relating to the supply of specialist plant material (including the collecting, germination and growth of plants from seed) to ensure that plants will be available in time to be used within the construction works.
Soiling, planting, etc.	Monitoring of implementation and maintenance of soiling and planting works and against possible incursion, physical damage, fire, pollution, surface erosion, etc.
Site fencing and hoarding	Implementation and maintenance, to ensure compliance with agreed designs and check that it matches the surrounding environment and does not cause visual intrusion.
Architectural treatment of engineering works.	Implementation and maintenance of mitigation measures, to ensure compliance with agreed designs as applicable.
Establishment Works	Monitoring of implementation of maintenance operations during Establishment Period.

- 7.6 In the event of non-compliance the responsibilities of the relevant parties is detailed in the Event / Action plan attached in **Appendix J**.
- 7.7 In the reporting month, no non-compliance of the landscape and visual mitigation measures was recorded by RLA.

8 CULTURAL HERITAGE

- 8.1 According to Section 8.3.1.1 of EM&A Manual (AEIAR-174/2013), as a precautionary measure, it is recommended that if any antiquity or supposed antiquity is discovered during the course of the excavation works undertaken by the Contractor, the discovery shall be reported to the AMO immediately and all necessary measures taken to preserve it.
- 8.2 According to Section 8.3.1.2 of EM&A Manual (AEIAR-174/2013), no EM&A is required during the construction and operational phase.

9 WASTE MANAGEMENT

- 9.1 According to Section 9.3.1.1 of EM&A Manual (AEIAR-174/2013), the effective management of waste arisings during the construction phase will be monitored through the site audit programme. Regular audits and site inspections should be carried out by the Engineer, ET and Contractor to ensure that the recommended good site practices and other mitigation measures are implemented by the Contractor. The summaries of site audits are attached in **Appendix I**.
- 9.2 According to Sections 9.3.1.3 and 9.3.1.4 of EM&A Manual (AEIAR-174/2013), documents including licenses, permits, disposal and recycling records should be reviewed and audited during site audits for the compliance with the legislation and contract requirements to ensure proper records are being maintained and procedures undertaken in accordance with the Waste Management Plan.
- 9.3 With reference to the relevant handing records of this Project, the quantities of different types of waste generated in the reporting month are summarized and presented in the **Appendix O**.

10 ENVIRONMENTAL AUDIT

Site Audits

- 10.1 Site audits were carried out on a weekly basis to monitor the timely implementation of proper environmental management practices and mitigation measures in the Project site. The summaries of site audits are attached in **Appendix I**.
- 10.2 Site audits were conducted on 08, 15, 23 and 29 July 2021 in the reporting month. Site inspection of the IEC was conducted on 15 July 2021. No non-compliance was observed during the site audit.

Implementation Status of Environmental Mitigation Measures

- 10.3 According to Environmental Permits, the approved EIA Reports (Register No.: AEIAR-174/2013 and AEIAR-173/2013), and the EM&A Manuals of the Project (AEIAR-174/2013 and AEIAR-173/2013), the mitigation measures detailed in the documents are recommended to be implemented during the construction phase. An Environmental Mitigation Implementation Schedule (EMIS) is provided in **Appendix K**.
- 10.4 The ET weekly site inspections were carried out during the reporting month and the observations and recommendations are summarized in **Table 10.1**. Refer to **Appendix I** for the site inspection summary reports in the reporting month.

Parameters	Date	Observations and Recommendations	Follow-up
Air Quality	N/A	There was no observation in the reporting period.	N/A
Noise	N/A	There was no observation in the reporting period.	N/A
Water Quality	29 July 2021	Contractor is reminded to control the loading of barges to prevent splashing of material into surrounding water body.	To be followed up in the next reporting period.
Ecology	N/A	There was no observation in the reporting period.	N/A
Landscape and Visual	N/A	There was no observation in the reporting period.	N/A
Waste / Chemical Management	N/A	There was no observation in the reporting period.	N/A
Permits /Licences	N/A	There was no observation in the reporting period.	N/A

Table 10.1 Observations and Recommendations of Site Audit

Implementation Status of Event and Action Plans

10.5 The Event and Action Plans for air quality, construction noise, and landscape and visual are presented in **Appendix J**.

Air Quality Monitoring

• No Action and Limit Level exceedance for 24-hour TSP monitoring was recorded.

Construction Noise Monitoring

• No Action / Limit Level exceedance was recorded in the reporting month.

Landscape and Visual

• No landscape and visual non-conformity was recorded.

Status of Required Submission under Environmental Permit

10.6 According the Section 11.3.2.1 (c) of the EM&A Manual (AEIAR-174/2013), status of required submission under EP-451/2013 during the reporting period are summarized in **Table 10.2**.

EP Condition	Submission	Submission Date
EP-451/2013		
Condition 2.3	Management Organization of Main Construction Companies	20 January 2020
Condition 2.4	Design Drawing of the Project	20 January 2020
Condition 2.5	Landscape Mitigation Plan(s)	7 May 2020
Condition 2.10 (a)	Supplementary Contamination Assessment Plan	18 December 2015
Condition 2.10 (b)	Supplementary Contamination Assessment Report	6 December 2016
Condition 3.3	Updated Baseline Monitoring Report	03 November 2020
Condition 3.4	Monthly EM&A Report (June 2021)	14 July 2021

Table 10.2 Status of Required Submission under Environmental Permit

11 ENVIRONMENTAL NON-CONFORMANCE

Summary of Complaint, Warning, Notification of any Summons and Successful Prosecution

11.1 The summaries of environmental complaint, warning, summon and notification of successful prosecution for the Project is presented in **Appendix L**.

Summary of Exceedance

- 11.2 The summary of exceedance record in the reporting month is shown in Appendix M.
- 11.3 No non-conformity was recorded for landscape and visual inspections conducted in the reporting month.

12 FUTURE KEY ISSUES

Tentative construction programmes for the next three months are provided in Appendix N.

- 12.1 Major site activities undertaken for the coming months are summarized as follows:
 - Depressed Road- Road Slab
 - Westbound TBM Assembly
 - Eastbound TBM Delivery and Assembly
 - C&C Permanent Base Slab
 - Road L10- RC Structure
 - Mortar Plant Aggregates Wall Construction
 - Foot Bridge (FT-02) Temp Ramp Construction
 - Segment Yard Gantry Crane Erection
 - Workshop Assembly
- 12.2 Key environmental issues in the coming months include:
 - Wheel washing bay at site exits;
 - Temporary noise barriers for PMEs;
 - Sedimentation tank for settling muddy water; and
 - Make sure open stockpiles are covered during rainstorm.

Monitoring Schedule

12.3 The tentative environmental monitoring schedule for the next three months are shown in Appendix B.

13 CONCLUSIONS AND RECOMMENDATIONS

Conclusions

13.1 This is the 17th Monthly EM&A Report which presents the EM&A works undertaken during the reporting month in accordance with the EM&A Manual (AEIAR-174/2013) and the requirement under EP.

Air Quality Monitoring

13.2 No Action and Limit Level exceedance was recorded for 24-hour TSP monitoring in the reporting month.

Construction Noise Monitoring

- 13.3 No Limit Level exceedance was recorded for day-time construction noise monitoring in the reporting month.
- 13.4 No Action Level exceedance was recorded in the reporting month.

Site Audit

13.5 4 ET joint weekly environmental site inspections were conducted in the reporting month.

Complaint, Notification of Summons and Successful Prosecution

13.6 No environmental complaint was received in the reporting month. No notifications of summons and successful prosecutions were received in the reporting month.


Recommendations

13.7 According to the environmental audit performed in the reporting month, the following recommendations was made:

Water Quality

• Loading of barges and hoppers should be controlled to prevent splashing of material into the surrounding water.

FIGURES



Cinotech Consul


te I In


Works Area under Trunk Road T2

Works Area under Cha Kwo Ling Tunnel


Ventilation Building


		PAN DO		
	Constraints and the second			
Jale		1192 - 53		
		1	ETH: A	
くろんくろ		/ N /		t' ~
	1:10000@A3		March 20	
СК		DATE DRAWN	TL	
LE CK 3 No.	1:10000@A3	DATE	TL	REV











APPENDIX A ACTION AND LIMIT LEVELS

Appendix A - Action and Limit Levels

Location	Action Level, μg/m ³	Limit Level, µg/m ³
KTD1	285	
KTD2d	279	
KER1	295	500
CKL1	323	
CKL2	327	

 Table A-1
 Action and Limit Levels for 1-hour TSP (in case of complaints)

Table A-2Action and Limit Levels for 24-hour TSP

Location	Action Level, μg/m ³	Limit Level, µg/m ³
KTD1	177	
KTD2d	157	
KER1	172	260
CKL1	191	
CKL2	183	

Table A-3 Action and Limit Levels for Noise during Construction Period

Time Period	Action Level	Limit Level
0700-1900 hrs on normal weekdays	When one documented complaint is received	75 dB(A) ⁽¹⁾

Note:

(1) If works are to be carried out during restricted hours, the conditions stipulated in the Construction Noise Permit (CNP) issued by the Noise Control Authority have to be followed.

APPENDIX B ENVIRONMENTAL MONITORING SCHEDULES

Contract No. ED/2018/04				
Trunk Road T2 and Infrastructure Works for Developments at the Former South Apron				
Tentative Impact Air and Noise Monitoring Schedule (July 2021)				

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
				1-Jul	2-Jul	3-Jul
4-Jul	5-Jul	6-Jul	7-Jul	8-Jul	9-Jul	10-Jul
		24-hr TSP	Noise			
		24-11 151	Noise			
11-Jul	12-Jul	13-Jul	14-Jul	15-Jul	16-Jul	17-Jul
	24-hr TSP	Noise				24-hr TSP
	211111101					21
18-Jul	19-Jul	20-Jul	21-Jul	22-Jul	23-Jul	24-Jul
	Noise			24-hr TSP		
	26.7.1	07 X I	20.1.1	20.7.1	20.1.1	21.7.1
25-Jul	26-Jul	27-Jul	28-Jul	29-Jul	30-Jul	31-Jul
			24-hr TSP	Noise		

The schedule may be changed due to unforeseen circumstances (adverse weather, safety concerns, etc.)

*Noise: Noise Monitoring works in both Kai Tak and Cha Kwo Ling (KTD1, KTD2d, KER1, CKL1 and CKL2)

**24-hr TSP:24-hr TSP Monitoring works in both Kai Tak and Cha Kwo Ling (KTD1, KTD2d, KER1, CKL1 and CKL2)

Air Quality Monitoring Station

24-hr TSP KTD1 - Centre of Excellence in Paediatrics (Children's Hospital) KTD24 - Next to the SOR Office of Trunk Road T2 in Kai Tak Area KER1 - Future Residential Development at Kerry Godown CKL1 - Flat 121 Cha Kwo Ling Village CKL2 - Flat 103 Cha Kwo Ling Village

Noise Monitoring Station

KTD1 - Centre of Excellence in Paediatrics (Children's Hospital) KERI - Future Residential Development at Kerry Godown KTD2d - Next to the SOR Office of Trunk Road T2 in Kai Tak Area CKL1 - Flat 121 Cha Kwo Ling Village CKL2 - Flat 103 Cha Kwo Ling Village

Contract No. ED/2018/04 Trunk Road T2 and Infrastructure Works for Developments at the Former South Apron Impact Air and Noise Monitoring Schedule (August 2021)

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
1-Aug	2-Aug	3-Aug	4-Aug	5-Aug	6-Aug	7-Aug
		24-hr TSP	Noise			24-hr TSP
8-Aug	9-Aug	10-Aug	11-Aug	12-Aug	13-Aug	14-Aug
	Noise			24-hr TSP		
15-Aug	16-Aug	17-Aug	18-Aug	19-Aug	20-Aug	21-Aug
			24-hr TSP	Noise		
22-Aug	23-Aug	24-Aug	25-Aug	26-Aug	27-Aug	28-Aug
		24-hr TSP	Noise			
29-Aug	30-Aug	31-Aug				
	24-hr TSP	Noise				

The schedule may be changed due to unforeseen circumstances (adverse weather, safety concerns, etc.) *Noise: Noise Monitoring works in both Kai Tak and Cha Kwo Ling (KTD1, KTD2d, KER1, CKL1 and CKL2)

**24-hr TSP:24-hr TSP Monitoring works in both Kai Tak and Cha Kwo Ling (KTD1, KTD2d, KER1, CKL1 and CKL2)

Air Quality Monitoring Station

24-hr TSP KTD1 - Centre of Excellence in Paediatrics (Children's Hospital) KTD24 - Next to the SOR Office of Trunk Road T2 in Kai Tak Area KER1 - Future Residential Development at Kerry Godown CKL1 - Flat 121 Cha Kwo Ling Village CKL2 - Flat 103 Cha Kwo Ling Village

Noise Monitoring Station

KTD1 - Centre of Excellence in Paediatrics (Children's Hospital) KER1 - Future Residential Development at Kerry Godown KTD2d - Next to the SOR Office of Trunk Road T2 in Kai Tak Area CKL1 - Flat 121 Cha Kwo Ling Village CKL2 - Flat 103 Cha Kwo Ling Village

Contract No. ED/2018/04 Trunk Road T2 and Infrastructure Works for Developments at the Former South Apron Tentative Impact Air and Noise Monitoring Schedule (September 2021)

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
			1-Sep	2-Sep	3-Sep	4-Sep
						24-hr TSP
5-Sep	6-Sep	7-Sep	8-Sep	9-Sep	10-Sep	11-Sep
	Noise			24-hr TSP		
12-Sep	13-Sep	14-Sep	15-Sep	16-Sep	17-Sep	18-Sep
•	Â	•	•			•
			24-hr TSP	Noise		
			24-111 1 SF	Noise		
19-Sep	20-Sep	21-Sep	22-Sep	23-Sep	24-Sep	25-Sep
17-50	20.000	21 565	22.50	25 56p	21.56p	25 569
	24-hr TSP	Noise				24-hr TSP
		a 0.0				
26-Sep	27-Sep	28-Sep	29-Sep	30-Sep		
	Noise		24-hr TSP			

The schedule may be changed due to unforeseen circumstances (adverse weather, safety concerns, etc.) *Noise: Noise Monitoring works in both Kai Tak and Cha Kwo Ling (KTD1, KTD2d, KER1, CKL1 and CKL2) **24-hr TSP:24-hr TSP Monitoring works in both Kai Tak and Cha Kwo Ling (KTD1, KTD2d, KER1, CKL1 and CKL2)

Air Quality Monitoring Station

24-hr TSP KTD1 - Centre of Excellence in Paediatries (Children's Hospital) KTD2d - Next to the SOR Office of Trunk Road T2 in Kai Tak Area KER1 - Future Residential Development at Kerry Godown CKL1 - Flat 121 Cha Kwo Ling Village CKL2 - Flat 103 Cha Kwo Ling Village

Noise Monitoring Station

KTD1 - Centre of Excellence in Paediatrics (Children's Hospital) KERI - Future Residential Development at Kerry Godown KTD2d - Next to the SOR Office of Trunk Road T2 in Kai Tak Area CKL1 - Flat 121 Cha Kwo Ling Village CKL2 - Flat 103 Cha Kwo Ling Village

Contract No. ED/2018/04				
Trunk Road T2 and Infrastructure Works for Developments at the Former South Apron				
Tentative Impact Air and Noise Monitoring Schedule (October 2021)				

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
		j	, ,		1-Oct	2-Oct
	10.1		()	5.0.1		0.0.1
3-Oct	4-Oct	5-Oct	6-Oct	7-Oct	8-Oct	9-Oct
		24-hr TSP	Noise			
10-Oct	11-Oct	12-Oct	13-Oct	14-Oct	15-Oct	16-Oct
	24-hr TSP	Noise				24-hr TSP
	21 11 101					21 11 101
17-Oct	18-Oct	19-Oct	20-Oct	21-Oct	22-Oct	23-Oct
17-00	10-001	17-001	20-001	21-001	22-001	25-001
	Noise			24-hr TSP		
24-Oct	25-Oct	26-Oct	27-Oct	28-Oct	29-Oct	30-Oct
			24-hr TSP	Noise		
31-Oct						
0.000						
The schedule may be shore						

The schedule may be changed due to unforeseen circumstances (adverse weather, safety concerns, etc.)

*Noise: Noise Monitoring works in both Kai Tak and Cha Kwo Ling (KTD1, KTD2d, KER1, CKL1 and CKL2) **24-hr TSP:24-hr TSP Monitoring works in both Kai Tak and Cha Kwo Ling (KTD1, KTD2d, KER1, CKL1 and CKL2)

Air Quality Monitoring Station

24-hr TSP KTD1 - Centre of Excellence in Paediatries (Children's Hospital) KTD2d - Next to the SOR Office of Trunk Road T2 in Kai Tak Area KER1 - Future Residential Development at Kerry Godown CKL1 - Flat 121 Cha Kwo Ling Village CKL2 - Flat 103 Cha Kwo Ling Village

Noise Monitoring Station

KTD1 - Centre of Excellence in Paediatrics (Children's Hospital) KER1 - Future Residential Development at Kerry Godown KTD2d - Next to the SOR Office of Trunk Road T2 in Kai Tak Area CKL1 - Flat 121 Cha Kwo Ling Village CKL2 - Flat 103 Cha Kwo Ling Village

APPENDIX C COPIES OF CALIBRATION CERTIFICATES FOR AIR QUALITY MONITORING



Certificate of Calibration - Wind Monitoring Station

Yau Lai Estate, Bik Lai House
Davis Instruments
<u>Davis7440</u>
<u>MC01010A44</u>
<u>SA-03-04</u>
<u>20-Feb-2021</u>
<u>20-Aug-2021</u>

1. Performance check of Wind Speed

Wind Sp	beed, m/s	Difference D (m/s)
Wind Speed Reading (V1)	Anemometer Value (V2)	D = V1 - V2
0.0	0.0	0.0
1.5	1.6	-0.1
2.5	2.5	0.0
3.5	3.4	0.1

2. Performance check of Wind Direction

Wind Di	rection (°)	Difference D (°)
Wind Direction Reading (W1)	Marine Compass Value (W2)	$\mathbf{D} = \mathbf{W1} - \mathbf{W2}$
0	0	0.0
90	90	0.0
180	180	0.0
270	270	0.0

Test Specification:

- 1. Performance Wind Speed Test The wind meter was on-site calibrated against the anemometer
- 2. Performance Wind Direction Test The wind meter was on-site calibrated against the marine compass at four direction





Certificate of Calibration

			Calibration	Certificati	on Informat	tion		
Cal. Date:	January 11	, 2021	Roots	meter S/N:	438320	Ta:	297	°К
Operator:	Jim Tisch					Pa:	Pa: 750.1	
Calibration	Model #:	TE-5025A	Calil	brator S/N:	3864			
	· · · · · · · · · · · · · · · · · · ·							1
		Vol. Init	Vol. Final	ΔVol.	∆Time	ΔΡ	ΔΗ	
	Run	(m3)	(m3)	(m3)	(min)	(mm Hg)	(in H2O)	
	1	1	2	1	1.4470	3.2	2.00	
	2	3	4	1	1.0210	6.4	4.00	
	3	5	6	1	0.9140	8.0	5.00	
	4	, 7	8	1	0.8670	8.8	5.50	
	5	9	10	1	0.7140	12.9	8.00	
			[Data Tabula	tion]
			/ / Pa	V Tetd)				
	Vstd	Qstd	√ ^{∆H} (Pstd)(<u>Tstd</u>)		Qa	√∆H(Ta/Pa)	
	(m3)	(x-axis)	y (y-ax		Va	(x-axis)	(y-axis)	
	0.9860	0.6814	1.40		0.9957	0.6881	0.8899	
	0.9818	0.9616	1.99	02	0.9915	0.9711	1.2585	1
	0.9797	1.0719	2.22	51	0.9893	1.0824	1.4071	1
	0.9786	1.1288	2.33	37	0.9883	1.1399	1.4757	1
	0.9732	1.3630	2.814	46	0.9828	1.3765	1.7798	
		m=	2.065	566		m=	1.29348	
		b=	0.003	815	QA	b=	0.00199	
		r=	0.999	96			0.99996	
				Calculatio	ns			
	Vstd=	ΔVol((Pa-ΔP))/Pstd)(Tstd/Ta	a)	Va=	ΔVol((Pa-Δ	P)/Pa)	
	Qstd=	Vstd/∆Time			Qa=	Va/∆Time		
			For subsequ	ent flow ra	te calculatio	ns:		
	Qstd=	1/m ((\\ \[\Delta H (Pa <u>Tstd</u> Pstd Ta	-))-b)	Qa=	$1/m\left(\sqrt{\Delta H}\right)$	l(Ta/Pa))-b)	
	Standard	Conditions						
Tstd						RECA	LIBRATION	
Pstd	760	mm Hg						400
A 1 1 . 1+1		Key	1120)				nnual recalibratio	-
		ter reading (i					Regulations Part	
		eter reading perature (°K)					, Reference Meth	
		ressure (mm				1	ended Particulat	
b: intercept	the second s				tn tn	e Atmosphe	ere, 9.2.17, page	30
m: slope								

isch Environmental, Inc. 45 South Miami Avenue illage of Cleves, OH 45002 <u>www.tisch-env.com</u> TOLL FREE: (877)263-7610 FAX: (513)467-9009



File No. MA20003/41/0007

Project No.	KTD 2D - Next	TD 2D - Next to the SOR Office of Trunk Road T2 in Kai Tak Area							
Date:	26-Ju	1-21	Next Due Date:	26-	Sep-21	Operator:	SK		
Equipment No.:	A-01	-41	Model No.:	TE 5170		Serial No.	5280		
	Ambient Condition								
Temperatur	Temperature, Ta (K) 302			(mmHg)	751				
		Or	ifice Transfer Star	ndard Informa	ation				
Serial	No.	3864	Slope, mc	0.05846	Intercep	t, bc	-0.00313		
Last Calibra	ation Date:	11-Jan-21	r	nc x Qstd + bo	$c = [\Delta H x (Pa/760)]$)) x (298/Ta)]	1/2		
Next Calibra	ation Date:	11-Jan-22	($Qstd = \{ [\Delta H x] \}$	(Pa/760) x (298/	$[\Gamma a)]^{1/2} - bc\} /$	mc		
		•							
	Calibration of TSP Sampler								
Calibration		0	rfice			HVS			
Canoration	AU (orifica)			Octd (CEM)	AW (HVC) in		$7(0) = (208/T_{\odot})1^{1/2}$		

Calibration				I							
Point	ΔH (orifice), in. of water	$[\Delta H \ x \ (Pa/760) \ x \ (298/Ta)]^{1/2}$	Qstd (CFM) X - axis	ΔW (HVS), in. of water	$[\Delta W \ x \ (Pa/760) \ x \ (298/Ta)]^{1/2}$ Y-axis						
1	13.7	3.65	62.57	8.8	2.93						
2	11.5	3.35	57.33	7.0	2.61						
3	8.2	2.83	48.42	5.5	2.32						
4	5.8	2.38	40.73	4.1	2.00						
5	2.9	1.68	28.82	2.3	1.50						
Slope, mw =	By Linear Regression of Y on X Slope , mw =0.0412 Intercept, bw =0.3131 Correlation coefficient* =0.9978										
		0, check and recalibrate.	_								
		o, oncek and recuriorate.									
Set Point Calculation											
From the TSP Fi	eld Calibration C	urve, take Qstd = 43 CFM									
From the Regres	sion Equation, the	e "Y" value according to									
			(D. 17(0)) (3)	1/2							
		$\mathbf{m}\mathbf{w} \ge \mathbf{Q}\mathbf{s}\mathbf{t}\mathbf{d} + \mathbf{b}\mathbf{w} = [\mathbf{\Delta}\mathbf{W}]$	x (Pa/760) x (29	98/1a)]							
Therefore, Se	et Point; W = (mv	$(x = x + bw)^2 x (760 / Pa) x ($	Ta / 298) =	4.45							
Remarks:											
Conducted by:	Wong Shi	ng Kwai Signature		<u>Д</u> .	Date: 26-Jul-21						
Checked by:	Henry I	Leung Signature	- lem	y May-	Date: 26-Jul-21						
			·								



File No. MA20003/55/0009

	Next Due Date:	6-Sep-21	Operator:	SK
				JIC
5	Model No.:	TE 5170	Serial No.	1956
	Ambient Condition	on		
302.4	Pressure, Pa (mmHg)		754.7	
	302.4	Ambient Condition	Ambient Condition	Ambient Condition

Orifice Transfer Standard Information								
Serial No.	3864	Slope, mc	0.05846	Intercept, bc	-0.00313			
Last Calibration Date:	11-Jan-21	mc x Qstd + bc = $[\Delta H x (Pa/760) x (298/Ta)]^{1/2}$						
Next Calibration Date:	11-Jan-22	Qstd = { $[\Delta H \times (Pa/760) \times (298/Ta)]^{1/2}$ -bc} / mc						

		Calibration of	TSP Sampler						
Calibration		Orfice	•		HVS				
Point	ΔH (orifice), in. of water	$[\Delta H \ x \ (Pa/760) \ x \ (298/Ta)]^{1/2}$	Qstd (CFM) X - axis	ΔW (HVS), in. of water		0) x (298/Ta)] ^{1/2} axis			
1	13.5	3.63	62.23	9.6	3	.07			
2	11.3	3.33	56.94	7.5	2	.71			
3	8.3	2.85	48.80	5.9	2	.40			
4	5.2	2.26	38.64	3.5	1	.85			
5	3.0	1.71	29.36	1.9	1	.36			
By Linear Regression of Y on X Slope , mw =									
- ·	coefficient* =	0.9982	•						
*If Correlation Coefficient < 0.990, check and recalibrate.									
		Set Point C	alculation						
From the TSP Fi	eld Calibration C	urve, take Qstd = 43 CFM							
From the Regres	sion Equation, the	e "Y" value according to							
		mw x Qstd + bw = $[\Delta W]$	x (Pa/760) x (29	98/Ta)] ^{1/2}					
Therefore, Se	et Point; W = (mv	$(x + y)^2 x (760 / Pa) x ($	Ta / 298) =	4.36					
Remarks:									
Conducted by:	Wong Shi	ng Kwai Signature:	k	火.	Date:	6-Jul-21			
Checked by:	Henry I	Leung Signature:		N- Jang	Date:	6-Jul-21			



File No. MA20003/18/0009

Project No.	CKL 1 - Flat 1	21 Cha Kwo Ling							
Date:	6-J	ul-21	Next Due Date:	6-S	ep-21	Operator:	SK		
Equipment No.:	A-	01-18	Model No.:	TE	5170	Serial No.	0723		
Ambient Condition									
Temperatu	re, Ta (K)	302.4	Pressure, Pa (mml	Hg)		754.7			

Orifice Transfer Standard Information								
Serial No.	3864	Slope, mc 0.05846 Intercept, bc -0.00313						
Last Calibration Date:	11-Jan-21	mc x Qstd + bc = $[\Delta H x (Pa/760) x (298/Ta)]^{1/2}$						
Next Calibration Date:	11-Jan-22	Qstd = { $[\Delta H \times (Pa/760) \times (298/Ta)]^{1/2}$ -bc} / mc						

Calibration of TSP Sampler									
Calibration		Orfice	^		HVS				
Point	ΔH (orifice), in. of water	$[\Delta H x (Pa/760) x (298/Ta)]^{1/2}$	Qstd (CFM) X - axis	ΔW (HVS), in. of water	$ \begin{bmatrix} \Delta W \ x \ (Pa/760) \ x \ (298/Ta) \end{bmatrix}^{1/2} \ Y-axis $				
1	13.2	3.59	61.53	10.6	3.22				
2	11.2	3.31	56.68	8.0	2.80				
3	8.3	2.85	48.80	6.1	2.44				
4	6.2	2.46	42.19	3.9	1.95				
5	3.4	1.82	31.26	1.9	1.36				
Slope, mw =	ression of Y on X 0.0603 coefficient* =		Intercept, bw :	-0.543	39				
Correlation coefficient* = 0.9968 *If Correlation Coefficient < 0.990, check and recalibrate.									
*If Correlation C	_oefficient < 0.99	0, check and recalibrate.							
		Set Point (Calculation						
From the TSP Fi	eld Calibration C	urve, take Qstd = 43 CFM							
From the Regres	sion Equation, the	e "Y" value according to							
Therefore, Se	$mw \ x \ Qstd + bw = [\Delta W \ x \ (Pa/760) \ x \ (298/Ta)]^{1/2}$ Therefore, Set Point; W = (mw x Qstd + bw) ² x (760 / Pa) x (Ta / 298) =								
Remarks:									
Conducted by:	Wong Shi	ng Kwai Signature:	k	火.	Date: 6-Jul-21				
Checked by:	Henry 1	Leung Signature:	- \-lem	j Xory_	Date: 6-Jul-21				

File No. MA20003/44/0007

Project No.	KTD1 - Centre	e of Excellence in					
Date:	<u>1-J</u>	un-21	Next Due Date:	1-Aug-21	Operator:	SK	
Equipment No.:	A-	01-44	Model No.:	TE-5170	Serial No.	1316	
			Ambient Condition	on			
Temperatu	ıre, Ta (K)	299.5	Pressure, Pa (mmH	[g)	754.8		

Orifice Transfer Standard Information							
Serial No.	3864	Slope, mc	0.05846	Intercept, bc	-0.00313		
Last Calibration Date:	11-Jan-21	mc x Qstd + bc = $[\Delta H x (Pa/760) x (298/Ta)]^{1/2}$					
Next Calibration Date:	11-Jan-22	Qstd = { $[\Delta H \times (Pa/760) \times (298/Ta)]^{1/2}$ -bc} / mc					

Calibration of TSP Sampler									
Calibration		Orfice			HVS				
Point	ΔH (orifice), in. of water	$[\Delta H \ x \ (Pa/760) \ x \ (298/Ta)]^{1/2}$	Qstd (CFM) X - axis	ΔW (HVS), in. of water	[ΔW x (Pa	'760) x (298/Ta)] ^{1/2} Y-axis			
1	13.7	3.68	62.99	9.0		2.98			
2	11.0	3.30	56.45	6.8		2.59			
3	8.3	2.86	49.04	5.3		2.29			
4	6.2	2.48	42.39	3.4		1.83			
5	3.2	1.78	30.47	1.8		1.33			
By Linear Regression of Y on X Slope , mw =									
Correlation	coefficient* =	0.9970							
*If Correlation (*If Correlation Coefficient < 0.990, check and recalibrate.								
		Set Point C	alculation						
From the TSP Fi	ield Calibration C	urve, take Qstd = 43 CFM							
From the Regres	sion Equation, the	e "Y" value according to							
		$\mathbf{m}\mathbf{w} \ge \mathbf{Q}\mathbf{s}\mathbf{t}\mathbf{d} + \mathbf{b}\mathbf{w} = [\Delta \mathbf{W}]$	x (Pa/760) x (29	98/Ta)] ^{1/2}					
Therefore, Se	et Point; W = (mv	$(x + bw)^2 x (760 / Pa) x ($	Ta / 298) =	3.80					
Remarks:									
Conducted by:	SK Wong	Signature:			Date:	1 June 2021			
Checked by:	Henry Leung	Signature:	Xay		Date:	1 June 2021			

File No. MA20003/04/0006

Project No.	KER 1 - Future Residential Development at Kerry Godown					
Date:	1-J	un-21	Next Due Date:	1-Aug-21	Operator:	SK
Equipment No.:	A-	01-04	Model No.:	TE 5170	Serial No.	10595
			Ambient Condit	ion		
Temperatu	ıre, Ta (K)	299.5	Pressure, Pa (mmI	łg)	754.8	

Orifice Transfer Standard Information							
Serial No.	Serial No. 3864 Slope, mc 0.05846 Intercept, bc -0.00313						
Last Calibration Date:	11-Jan-21	I	mc x Qstd + bc	$c = [\Delta H \ x \ (Pa/760) \ x \ (298/Ta)]$] ^{1/2}		
Next Calibration Date:							

		Calibration of	TSP Sampler		
Calibertie		Orfice			HVS
Calibration Point	ΔH (orifice), in. of water	$[\Delta H \ x \ (Pa/760) \ x \ (298/Ta)]^{1/2}$	Qstd (CFM) X - axis	ΔW (HVS), in. of water	$\frac{[\Delta W \ x \ (Pa/760) \ x \ (298/Ta)]^{1/2}}{Y-axis}$
1	13.8	3.69	63.22	8.8	2.95
2	11.3	3.34	57.21	6.9	2.61
3	8.6	2.92	49.92	5.3	2.29
4	5.0	2.22	38.08	3.1	1.75
5	3.0	1.72	29.51	2.1	1.44
Slope , mw = Correlation	ression of Y on X 0.0446 coefficient* = Coefficient < 0.99	0.9981 0, check and recalibrate.	Intercept, bw [:] -	- 0.086	1
		Set Point C	alculation		
		urve, take Qstd = 43 CFM			
	-	e "Y" value according to $\mathbf{mw} \mathbf{x} \mathbf{Qstd} + \mathbf{bw} = [\Delta \mathbf{W} \mathbf{x}]$ v x Qstd + bw) ² x (760 / Pa) x (98/Ta)] ^{1/2} 4.06	
Remarks:					
Conducted by:	SK Wong	Signature:			Date: 1 June 2021
Checked by:	Henry Leung	Signature:	Xoy		Date: 1 June 2021

File No. MA20003/41/0006

Project No.	KTD 2D - Next to the SOR Office of Trunk Road T2 in Kai Tak Area						
Date:	26-N	May-21	Next Due Date:	26-	Jul-21	Operator:	SK
Equipment No.:	A-	01-41	Model No.:	TE	5170	Serial No	5280
			Ambient Condit	ion			
Temperatu	ire, Ta (K)	299.3	Pressure, Pa (mml	Hg)		755	

Orifice Transfer Standard Information						
Serial No. 3864 Slope, mc 0.05846 Intercept, bc -0.00313						
Last Calibration Date:	11-Jan-21	1	mc x Qstd + bo	$c = [\Delta H x (Pa/760) x (298/Ta)]$] ^{1/2}	
Next Calibration Date:						

	Calibration of TSP Sampler					
Calibration		Orfice			HVS	
Point	ΔH (orifice), in. of water	[ΔH x (Pa/760) x (298/Ta)] ^{1/2}	Qstd (CFM) X - axis	ΔW (HVS), in. of water	[ΔW x (Pa/760 Y-a	
1	13.9	3.71	63.48	8.7	2.	93
2	11.3	3.34	57.24	6.9	2.	61
3	8.1	2.83	48.47	5.4	2.	31
4	5.7	2.37	40.67	4.1	2.	01
5	2.7	1.63	28.01	2.3	1.	51
Slope, mw =	ession of Y on X 0.0393 coefficient* =		Intercept, bw :	0.405	7	
), check and recalibrate.	-			
The Correlation C		, check and recardinate.				
		Set Point C	alculation			
From the TSP Fi	eld Calibration Cu	urve, take Qstd = 43 CFM				
From the Regres	sion Equation, the	e "Y" value according to				
Therefore, Se	et Point; W = (mv	$\mathbf{mw} \mathbf{x} \mathbf{Qstd} + \mathbf{bw} = [\Delta \mathbf{W} \mathbf{x}]$ w x Qstd + bw) ² x (760 / Pa) x (98/Ta)] ^{1/2} 4.44		
Remarks:						
Conducted by:	SK Wong	Signature:	- Xory		Date:	1 June 2021
Checked by:	Henry Leung	Signature:	Xoz		Date:	1 June 2021

F:\Cinotech Solutions\Equipment\Calibration Cert\HVS\new\MA20003_20210601_KTD2D_(A-01-41).xls

11-Jan-22

Next Calibration Date:

File No. MA20003/55/0008

Project No.	CKL 2 - Flat 103 Cha Kwo					
Date:	6-May-21	Next Due Date:	6-Jul-21	Operator:	SK	
Equipment No.:	A-01-55	Model No.:	TE 5170	Serial No.	1956	
		Ambient Condit	ion			

Temperature, Ta (K)	298.2	Pressure, Pa (mmHg) 761.4			
Orifice Transfer Standard Information					
Serial No.	3864	Slope, mc	0.05846	Intercept, bc	-0.00313
Last Calibration Date: 11-Jan-21 $mc x Qstd + bc = [\Delta H x (Pa/760) x (298/Ta)]^{1/2}$					

Qstd = { $[\Delta H \times (Pa/760) \times (298/Ta)]^{1/2}$ -bc} / mc

		Calibration of	TSP Sampler		
Calibration		Orfice			
Point	ΔH (orifice), in. of water	$[\Delta H \ x \ (Pa/760) \ x \ (298/Ta)]^{1/2}$	Qstd (CFM) X - axis	ΔW (HVS), in. of water	$[\Delta W \ x \ (Pa/760) \ x \ (298/Ta)]^{1/2}$ Y-axis
1	13.6	3.69	63.17	9.6	3.10
2	11.4	3.38	57.84	7.5	2.74
3	8.4	2.90	49.66	5.9	2.43
4	5.2	2.28	39.08	3.5	1.87
5	2.8	1.67	28.69	1.9	1.38
	coefficient* =	0.9984 0, check and recalibrate.	Intercept, bw = _	-0.032	0
Correlation	coefficient* =	0.9984 0, check and recalibrate.	-	-0.032	0
Correlation *If Correlation (coefficient* = Coefficient < 0.99	0.9984	-	-0.032	0
Correlation If Correlation C From the TSP Fi	coefficient* = Coefficient < 0.990	0.9984 0, check and recalibrate. Set Point C	-	-0.032	0
Correlation If Correlation C From the TSP Fi From the Regres	coefficient* = Coefficient < 0.990 ield Calibration Co ssion Equation, the	0.9984 0, check and recalibrate. Set Point C urve, take Qstd = 43 CFM	- alculation x (Pa/760) x (29		

Remarks:					
Conducted by: S	K Wong	Signature:	BL.	Date:	6 May 2021
Checked by: He	enry Leung	Signature:	- leng dag	Date:	6 May 2021

F:\Cinotech Solutions\Equipment\Calibration Cert\HVS\new\MA20003_20210506_CKL2_(A-01-55).xls

Project No.	CKL 1 - Flat 12	21 Cha Kwo Ling	g Village				
Date:	6-N	lay-21	Next Due Date:	6-Jul-21	Operator:	SK	
Equipment No.:	A-	01-18	Model No.:	TE 5170	Serial No.	0723	
			Ambient Condi	tion			
Temperatu	re, Ta (K)	298.2	Pressure, Pa (mmI	Hg)	761.4		

File No. MA20003/18/0008

6 May 2021

Date:

Orifice Transfer Standard Information						
Serial No.	Serial No. 3864 Slope, mc 0.05846 Intercept, bc -0.00313					
Last Calibration Date:	11-Jan-21		mc x Qstd + b	c = [ΔH x (Pa/760) x (298/Ta	$[b]^{1/2}$	
Next Calibration Date:	Next Calibration Date: 11-Jan-22 $Qstd = \{[\Delta H \ x \ (Pa/760) \ x \ (298/Ta)]^{1/2} - bc\} / mc$					

		Calibration of	f TSP Sampler		
Calibration		Orfice		HVS	
Point	$\Delta H \text{ (orifice)},$ in. of water	$[\Delta H x (Pa/760) x (298/Ta)]^{1/2}$	Qstd (CFM) X - axis	ΔW (HVS), in. of water	$[\Delta W \ x \ (Pa/760) \ x \ (298/Ta)]^{1/2} $ Y- axis
1	13.4	3.66	62.71	10.3	3.21
2	11.3	3.36	57.59	7.8	2.79
3	8.4	2.90	49.66	6.1	2.47
4	5.4	2.33	39.83	3.3	1.82
5	3.1	1.76	30.19	1.8	1.34
Slope, mw =	ression of Y on X 0.0567	-	Intercept, bw	-0.395	51
Correlation	coefficient* =	0.9970	_		
*If Correlation (Coefficient < 0.99	0, check and recalibrate.			
From the TSP F	ield Calibration C	urve, take Qstd = 43 CFM	Calculation		
		e "Y" value according to			
riom me Kegres	ssion Equation, in	e i value according to			
		$\mathbf{m}\mathbf{w} \mathbf{x} \mathbf{Q}\mathbf{s}\mathbf{t}\mathbf{d} + \mathbf{b}\mathbf{w} = [\Delta \mathbf{W}$	x (Pa/760) x (2	298/Ta)] ^{1/2}	
Therefore, S	et Point; W = (m	w x Qstd + bw $)^{2}$ x (760 / Pa) x (Ta / 298) =	4.17	
Remarks:					
Conducted by:	SK Wong	Signature:			Date: 6 May 2021

1 Xm

le

Checked by: <u>Henry Leung</u> Signature:

 $F:\cinotech\ Solutions\Equipment\Calibration\ Cert\HVS\new\MA20003_20210506_CKL1_(A-01-18).xls$

APPENDIX D WEATHER INFORMATION

Date	Mean Air Temperature $(^{\circ}C)^{1}$	Mean Relative Humidity	Precipitation (mm) ³
		(%) ²	
1-Jul-21	30.3	78	Trace
2-Jul-21	30.6	77	0.0
3-Jul-21	30.4	79	Trace
4-Jul-21	30.4	79	0.0
5-Jul-21	30.2	79	2.3
6-Jul-21	29.4	80	18.4
7-Jul-21	29.4	81	11.7
8-Jul-21	29.8	79	1.5
9-Jul-21	30.5	76	0.0
10-Jul-21	30.5	76	0.0
11-Jul-21	30.6	77	Trace
12-Jul-21	30.9	75	0.1
13-Jul-21	31.1	72	0.0
14-Jul-21	30.7	75	1.5
15-Jul-21	31.3	71	0.0
16-Jul-21	29.6	78	Trace
17-Jul-21	28.8	80	0.2
18-Jul-21	26.9	90	42.4
19-Jul-21	26.5	93	117.2
20-Jul-21	26.2	94	87.8
21-Jul-21	26.8	94	28.4
22-Jul-21	29.3	80	0.0
23-Jul-21	30.3	77	0.0
24-Jul-21	29.8	82	26.5
25-Jul-21	29.6	81	8.9
26-Jul-21	30.7	78	0.0
27-Jul-21	31.3	75	Trace
28-Jul-21	30.8	79	Trace
29-Jul-21	29.5	82	7.8
30-Jul-21	28.8	83	7.9
31-Jul-21	29.7	84	16.9

Appendix D - Weather Conditions During Impact Monitoring Period

(Reporting Month: July 2021) Remarks:

Source - Hong Kong Observatory

¹⁻³Retrieved from Manned Weather Station (Hong Kong Observatory) (22°18'07" N, 114°10'27" E)

July 2021					
Wind Speed and Directions					
Date	Time	Wind Speed m-s	Direction		
1 Jul 2021	12:00 AM	Ν	0.6		
1 Jul 2021	1:00 AM	NNE	0.6		
1 Jul 2021	2:00 AM	ENE	0.6		
1 Jul 2021	3:00 AM	ENE	0.6		
1 Jul 2021	4:00 AM	ENE	0.6		
1 Jul 2021	5:00 AM	ENE	1.1		
1 Jul 2021	6:00 AM	W	0.2		
1 Jul 2021	7:00 AM	WSW	0.2		
1 Jul 2021	8:00 AM	Ν	0.6		
1 Jul 2021	9:00 AM	NE	1.5		
1 Jul 2021	10:00 AM	ENE	1.5		
1 Jul 2021	11:00 AM	ENE	1.1		
1 Jul 2021	12:00 PM	ENE	1.1		
1 Jul 2021	1:00 PM	NE	0.6		
1 Jul 2021	2:00 PM	ENE	1.1		
1 Jul 2021	3:00 PM	ENE	1.5		
1 Jul 2021	4:00 PM	ENE	1.1		
1 Jul 2021	5:00 PM	NNE	0.6		
1 Jul 2021	6:00 PM	NNE	0.6		
1 Jul 2021	7:00 PM	SSE	0.6		
1 Jul 2021	8:00 PM	NNE	0.6		
1 Jul 2021	9:00 PM	NE	1.1		
1 Jul 2021	10:00 PM	NE	0.6		
1 Jul 2021	11:00 PM	ENE	1.5		
2 Jul 2021	12:00 AM	ENE	2.4		
2 Jul 2021	1:00 AM	ENE	2.0		
2 Jul 2021	2:00 AM	NNE	1.1		
2 Jul 2021	3:00 AM	ENE	0.6		
2 Jul 2021	4:00 AM	ENE	2.0		
2 Jul 2021	5:00 AM	ENE	1.5		
2 Jul 2021	6:00 AM	ENE	1.1		
2 Jul 2021	7:00 AM	ENE	1.5		
2 Jul 2021	8:00 AM	ENE	2.0		
2 Jul 2021	9:00 AM	ENE	2.4		
2 Jul 2021	10:00 AM	ENE	3.3		
2 Jul 2021	11:00 AM	ENE	2.9		
2 Jul 2021	12:00 PM	ENE	2.9		
2 Jul 2021	1:00 PM	ENE	3.3		
2 Jul 2021	2:00 PM	ENE	3.8		
2 Jul 2021	3:00 PM	ENE	3.8		
2 Jul 2021	4:00 PM	ENE	3.3		
2 Jul 2021	5:00 PM	ENE	2.0		
2 Jul 2021	6:00 PM	ENE	2.4		

July 2021					
Wind Speed and Directions					
Date	Time	Wind Speed m-s	Direction		
2 Jul 2021	7:00 PM	ENE	2.9		
2 Jul 2021	8:00 PM	ENE	2.0		
2 Jul 2021	9:00 PM	ENE	2.0		
2 Jul 2021	10:00 PM	ENE	1.1		
2 Jul 2021	11:00 PM	SW	1.1		
3 Jul 2021	12:00 AM	NNE	1.1		
3 Jul 2021	1:00 AM	ENE	2.0		
3 Jul 2021	2:00 AM	ENE	2.0		
3 Jul 2021	3:00 AM	ENE	2.0		
3 Jul 2021	4:00 AM	ENE	3.3		
3 Jul 2021	5:00 AM	NNE	0.6		
3 Jul 2021	6:00 AM	WSW	0.2		
3 Jul 2021	7:00 AM	ESE	0.6		
3 Jul 2021	8:00 AM	SW	1.1		
3 Jul 2021	9:00 AM	SW	1.5		
3 Jul 2021	10:00 AM	NE	1.1		
3 Jul 2021	11:00 AM	Е	1.5		
3 Jul 2021	12:00 PM	ENE	1.5		
3 Jul 2021	1:00 PM	SW	2.0		
3 Jul 2021	2:00 PM	Е	1.5		
3 Jul 2021	3:00 PM	ESE	1.5		
3 Jul 2021	4:00 PM	SW	1.5		
3 Jul 2021	5:00 PM	SW	1.5		
3 Jul 2021	6:00 PM	SW	1.1		
3 Jul 2021	7:00 PM	SW	0.6		
3 Jul 2021	8:00 PM	ESE	1.1		
3 Jul 2021	9:00 PM	ESE	1.1		
3 Jul 2021	10:00 PM	SW	1.1		
3 Jul 2021	11:00 PM	SW	1.1		
4 Jul 2021	12:00 AM	ENE	1.1		
4 Jul 2021	1:00 AM	ENE	2.0		
4 Jul 2021	2:00 AM	ENE	2.0		
4 Jul 2021	3:00 AM	E	1.1		
4 Jul 2021	4:00 AM	ENE	1.1		
4 Jul 2021	5:00 AM	ENE	1.5		
4 Jul 2021	6:00 AM	ENE	1.1		
4 Jul 2021	7:00 AM	SE	0.6		
4 Jul 2021	8:00 AM	SW	1.1		
4 Jul 2021	9:00 AM	ENE	1.5		
4 Jul 2021	10:00 AM	ESE	1.5		
4 Jul 2021	11:00 AM	E	1.5		
4 Jul 2021	12:00 PM	ESE	2.0		
4 Jul 2021	1:00 PM	ESE	1.5		

	July 2021					
Wind Speed and Directions						
Date	Time	Wind Speed m-s	Direction			
4 Jul 2021	2:00 PM	S	1.5			
4 Jul 2021	3:00 PM	SW	1.5			
4 Jul 2021	4:00 PM	SW	1.1			
4 Jul 2021	5:00 PM	ENE	1.5			
4 Jul 2021	6:00 PM	ENE	1.5			
4 Jul 2021	7:00 PM	ENE	1.1			
4 Jul 2021	8:00 PM	NE	1.1			
4 Jul 2021	9:00 PM	ENE	2.0			
4 Jul 2021	10:00 PM	ENE	2.4			
4 Jul 2021	11:00 PM	ENE	2.0			
5 Jul 2021	12:00 AM	NNE	2.4			
5 Jul 2021	1:00 AM	NNE	2.4			
5 Jul 2021	2:00 AM	SSE	2.9			
5 Jul 2021	3:00 AM	NNE	2.4			
5 Jul 2021	4:00 AM	NE	2.4			
5 Jul 2021	5:00 AM	ENE	2.4			
5 Jul 2021	6:00 AM	ENE	2.4			
5 Jul 2021	7:00 AM	ENE	2.0			
5 Jul 2021	8:00 AM	ENE	2.0			
5 Jul 2021	9:00 AM	ENE	2.4			
5 Jul 2021	10:00 AM	ENE	2.4			
5 Jul 2021	11:00 AM	ENE	1.5			
5 Jul 2021	12:00 PM	ENE	1.5			
5 Jul 2021	1:00 PM	ESE	1.5			
5 Jul 2021	2:00 PM	ENE	1.5			
5 Jul 2021	3:00 PM	ENE	2.0			
5 Jul 2021	4:00 PM	ENE	2.0			
5 Jul 2021	5:00 PM	ENE	2.4			
5 Jul 2021	6:00 PM	ENE	2.0			
5 Jul 2021	7:00 PM	ENE	2.0			
5 Jul 2021	8:00 PM	ENE	2.0			
5 Jul 2021	9:00 PM	ENE	2.4			
5 Jul 2021	10:00 PM	ENE	2.0			
5 Jul 2021	11:00 PM	ENE	2.0			
6 Jul 2021	12:00 AM	ENE	2.9			
6 Jul 2021	1:00 AM	ENE	2.4			
6 Jul 2021	2:00 AM	ENE	2.9			
6 Jul 2021	3:00 AM	ENE	2.9			
6 Jul 2021	4:00 AM	ENE	2.9			
6 Jul 2021	5:00 AM	ENE	2.4			
6 Jul 2021	6:00 AM	ENE	2.0			
6 Jul 2021	7:00 AM	ENE	2.0			
6 Jul 2021	8:00 AM	ENE	2.0			

Wind Speed and Directions Direction 6 Jul 2021 9:00 AM ENE 2.9 6 Jul 2021 10:00 AM ENE 2.4 6 Jul 2021 11:00 AM ENE 3.3 6 Jul 2021 12:00 PM ENE 3.3 6 Jul 2021 12:00 PM ENE 2.9 6 Jul 2021 2:00 PM ENE 2.9 6 Jul 2021 3:00 PM ENE 2.9 6 Jul 2021 5:00 PM ENE 3.3 6 Jul 2021 6:00 PM ENE 2.9 6 Jul 2021 7:00 PM ENE 2.9 6 Jul 2021 9:00 PM ENE 2.9 6 Jul 2021 10:00 PM ENE 2.9 6 Jul 2021 11:00 PM ENE 2.9 6 Jul 2021 10:00 AM ENE 2.4 7 Jul 2021 10:00 AM ENE 2.4 7 Jul 2021 1:00 AM ENE 2.4 7 Jul 2021 3:00 AM ENE 2.4	July 2021					
6 Jul 2021 9:00 AM ENE 2.9 6 Jul 2021 10:00 AM ENE 2.4 6 Jul 2021 11:00 AM ENE 1.5 6 Jul 2021 12:00 PM ENE 3.3 6 Jul 2021 12:00 PM ENE 2.9 6 Jul 2021 2:00 PM ENE 2.9 6 Jul 2021 3:00 PM ENE 2.9 6 Jul 2021 4:00 PM ENE 2.9 6 Jul 2021 5:00 PM ENE 3.3 6 Jul 2021 6:00 PM ENE 2.9 6 Jul 2021 7:00 PM ENE 2.9 6 Jul 2021 7:00 PM ENE 2.9 6 Jul 2021 10:00 PM ENE 2.9 6 Jul 2021 10:00 PM ENE 3.3 7 Jul 2021 10:00 AM ENE 2.4 7 Jul 2021 10:00 AM ENE 2.4 7 Jul 2021 3:00 AM ENE 2.4 7 Jul 2021 5:00 AM ENE 2.4	Wind Speed and Directions					
6 Jul 2021 10:00 AM ENE 2.4 6 Jul 2021 11:00 AM ENE 1.5 6 Jul 2021 12:00 PM ENE 3.3 6 Jul 2021 1:00 PM ENE 2.9 6 Jul 2021 2:00 PM ENE 1.5 6 Jul 2021 3:00 PM ENE 2.9 6 Jul 2021 4:00 PM ENE 2.9 6 Jul 2021 5:00 PM ENE 3.3 6 Jul 2021 6:00 PM ENE 2.9 6 Jul 2021 7:00 PM ENE 2.9 6 Jul 2021 9:00 PM ENE 2.9 6 Jul 2021 10:00 PM ENE 2.9 6 Jul 2021 10:00 PM ENE 2.9 6 Jul 2021 10:00 AM ENE 2.9 6 Jul 2021 10:00 AM ENE 2.4 7 Jul 2021 1:00 AM ENE 2.4 7 Jul 2021 3:00 AM ENE 2.4 7 Jul 2021 7:00 AM ENE 2.4<	Date	Time	Wind Speed m-s	Direction		
6 Jul 2021 11:00 AM ENE 1.5 6 Jul 2021 12:00 PM ENE 3.3 6 Jul 2021 1:00 PM ENE 2.9 6 Jul 2021 2:00 PM ENE 1.5 6 Jul 2021 3:00 PM ENE 2.9 6 Jul 2021 3:00 PM ENE 2.9 6 Jul 2021 5:00 PM ENE 3.3 6 Jul 2021 5:00 PM ENE 2.9 6 Jul 2021 5:00 PM ENE 2.9 6 Jul 2021 9:00 PM ENE 2.9 6 Jul 2021 9:00 PM ENE 3.3 7 Jul 2021 10:00 PM ENE 3.3 7 Jul 2021 10:00 AM ENE 2.9 6 Jul 2021 10:00 AM ENE 2.4 7 Jul 2021 10:00 AM ENE 2.4 7 Jul 2021 3:00 AM ENE 2.4 7 Jul 2021 5:00 AM ENE 2.4 7 Jul 2021 5:00 AM ENE 2.9 </td <td>6 Jul 2021</td> <td>9:00 AM</td> <td>ENE</td> <td>2.9</td>	6 Jul 2021	9:00 AM	ENE	2.9		
6 Jul 2021 12:00 PM ENE 3.3 6 Jul 2021 1:00 PM ENE 2.9 6 Jul 2021 2:00 PM ENE 1.5 6 Jul 2021 3:00 PM ENE 2.9 6 Jul 2021 3:00 PM ENE 2.9 6 Jul 2021 5:00 PM ENE 3.3 6 Jul 2021 6:00 PM ENE 3.3 6 Jul 2021 6:00 PM ENE 2.9 6 Jul 2021 7:00 PM ENE 2.9 6 Jul 2021 9:00 PM ENE 2.9 6 Jul 2021 10:00 PM ENE 2.9 6 Jul 2021 10:00 PM ENE 3.3 7 Jul 2021 12:00 AM ENE 3.4 7 Jul 2021 12:00 AM ENE 2.4 7 Jul 2021 3:00 AM ENE 2.4 7 Jul 2021 3:00 AM ENE 2.4 7 Jul 2021 5:00 AM ENE 2.4 7 Jul 2021 5:00 AM ENE 2.4 <td>6 Jul 2021</td> <td>10:00 AM</td> <td>ENE</td> <td>2.4</td>	6 Jul 2021	10:00 AM	ENE	2.4		
6 Jul 2021 1:00 PM ENE 2.9 6 Jul 2021 2:00 PM ENE 1.5 6 Jul 2021 3:00 PM ENE 2.9 6 Jul 2021 4:00 PM ENE 2.9 6 Jul 2021 5:00 PM ENE 3.3 6 Jul 2021 6:00 PM ENE 3.3 6 Jul 2021 6:00 PM ENE 2.9 6 Jul 2021 8:00 PM ENE 2.9 6 Jul 2021 9:00 PM ENE 2.9 6 Jul 2021 10:00 AM ENE 2.4 7 Jul 2021 1:00 AM ENE 2.4 7 Jul 2021 3:00 AM ENE 2.4 7 Jul 2021 5:00 AM ENE 2.4 7 Jul 2021 6:00 AM ENE 2.4 7 Jul 2021 7:00 AM ENE 2.4 <td>6 Jul 2021</td> <td>11:00 AM</td> <td>ENE</td> <td>1.5</td>	6 Jul 2021	11:00 AM	ENE	1.5		
6 Jul 2021 2:00 PM ENE 1.5 6 Jul 2021 3:00 PM ENE 2.9 6 Jul 2021 4:00 PM ENE 2.9 6 Jul 2021 5:00 PM ENE 3.3 6 Jul 2021 6:00 PM ENE 1.5 6 Jul 2021 7:00 PM ENE 2.9 6 Jul 2021 9:00 PM ENE 2.9 6 Jul 2021 9:00 PM ENE 2.9 6 Jul 2021 10:00 PM ENE 2.9 6 Jul 2021 10:00 PM ENE 2.9 6 Jul 2021 12:00 AM ENE 2.9 6 Jul 2021 12:00 AM ENE 2.4 7 Jul 2021 10:00 AM ENE 2.4 7 Jul 2021 3:00 AM ENE 2.4 7 Jul 2021 4:00 AM ENE 2.4 7 Jul 2021 6:00 AM ENE 2.4 7 Jul 2021 7:00 AM ENE 2.4 7 Jul 2021 9:00 AM NNE 1.5 <td>6 Jul 2021</td> <td>12:00 PM</td> <td>ENE</td> <td>3.3</td>	6 Jul 2021	12:00 PM	ENE	3.3		
6 Jul 2021 3:00 PM ENE 2.9 6 Jul 2021 4:00 PM ENE 2.9 6 Jul 2021 5:00 PM ENE 3.3 6 Jul 2021 6:00 PM ENE 1.5 6 Jul 2021 6:00 PM ENE 2.9 6 Jul 2021 8:00 PM ENE 2.9 6 Jul 2021 9:00 PM ENE 2.9 6 Jul 2021 10:00 PM ENE 2.9 6 Jul 2021 11:00 PM ENE 3.3 7 Jul 2021 12:00 AM ENE 2.4 7 Jul 2021 10:00 AM ENE 2.4 7 Jul 2021 1:00 AM ENE 2.4 7 Jul 2021 3:00 AM ENE 2.4 7 Jul 2021 5:00 AM NE 2.4 7 Jul 2021 5:00 AM ENE 2.4 7 Jul 2021 6:00 AM ENE 2.4 7 Jul 2021 7:00 AM ENE 2.4 7 Jul 2021 10:00 AM NNE 1.5 <td>6 Jul 2021</td> <td>1:00 PM</td> <td>ENE</td> <td>2.9</td>	6 Jul 2021	1:00 PM	ENE	2.9		
6 Jul 2021 4:00 PM ENE 2.9 6 Jul 2021 5:00 PM ENE 3.3 6 Jul 2021 6:00 PM ENE 1.5 6 Jul 2021 7:00 PM ENE 2.9 6 Jul 2021 8:00 PM ENE 2.9 6 Jul 2021 9:00 PM ENE 2.9 6 Jul 2021 10:00 PM ENE 2.9 6 Jul 2021 11:00 PM ENE 3.3 7 Jul 2021 12:00 AM ENE 2.4 7 Jul 2021 2:00 AM ENE 2.4 7 Jul 2021 2:00 AM ENE 2.4 7 Jul 2021 3:00 AM ENE 2.4 7 Jul 2021 5:00 AM ENE 2.4 7 Jul 2021 5:00 AM ENE 2.4 7 Jul 2021 6:00 AM ENE 2.4 7 Jul 2021 7:00 AM ENE 2.4 7 Jul 2021 9:00 AM NNE 1.5 7 Jul 2021 10:00 AM SSE 2.0 <td>6 Jul 2021</td> <td>2:00 PM</td> <td>ENE</td> <td>1.5</td>	6 Jul 2021	2:00 PM	ENE	1.5		
6 Jul 2021 5:00 PM ENE 3.3 6 Jul 2021 6:00 PM ENE 1.5 6 Jul 2021 7:00 PM ENE 2.9 6 Jul 2021 8:00 PM ENE 2.9 6 Jul 2021 9:00 PM ENE 2.9 6 Jul 2021 10:00 PM ENE 2.9 6 Jul 2021 11:00 PM ENE 3.3 7 Jul 2021 12:00 AM ENE 3.8 7 Jul 2021 10:00 AM ENE 2.4 7 Jul 2021 2:00 AM ENE 2.4 7 Jul 2021 3:00 AM ENE 2.4 7 Jul 2021 4:00 AM ENE 2.4 7 Jul 2021 6:00 AM ENE 2.4 7 Jul 2021 6:00 AM ENE 2.4 7 Jul 2021 7:00 AM ENE 2.4 7 Jul 2021 9:00 AM NNE 1.5 7 Jul 2021 10:00 AM NNE 1.5 7 Jul 2021 10:00 AM SSE 2.0 </td <td>6 Jul 2021</td> <td>3:00 PM</td> <td>ENE</td> <td>2.9</td>	6 Jul 2021	3:00 PM	ENE	2.9		
6 Jul 2021 6:00 PM ENE 1.5 6 Jul 2021 7:00 PM ENE 2.9 6 Jul 2021 8:00 PM ENE 2.9 6 Jul 2021 9:00 PM ENE 2.9 6 Jul 2021 10:00 PM ENE 2.9 6 Jul 2021 11:00 PM ENE 3.3 7 Jul 2021 12:00 AM ENE 3.8 7 Jul 2021 2:00 AM ENE 2.4 7 Jul 2021 3:00 AM ENE 2.4 7 Jul 2021 4:00 AM ENE 2.4 7 Jul 2021 5:00 AM ENE 2.4 7 Jul 2021 6:00 AM ENE 2.4 7 Jul 2021 6:00 AM ENE 2.4 7 Jul 2021 6:00 AM ENE 2.4 7 Jul 2021 8:00 AM ENE 2.4 7 Jul 2021 10:00 AM NNE 1.5 7 Jul 2021 10:00 AM SSE 2.0 7 Jul 2021 10:00 PM NE 1.5 <td>6 Jul 2021</td> <td>4:00 PM</td> <td>ENE</td> <td>2.9</td>	6 Jul 2021	4:00 PM	ENE	2.9		
6 Jul 2021 7:00 PM ENE 2.9 6 Jul 2021 8:00 PM ENE 2.9 6 Jul 2021 9:00 PM ENE 2.9 6 Jul 2021 10:00 PM ENE 2.9 6 Jul 2021 11:00 PM ENE 3.3 7 Jul 2021 12:00 AM ENE 3.8 7 Jul 2021 2:00 AM ENE 2.4 7 Jul 2021 3:00 AM ENE 2.4 7 Jul 2021 3:00 AM ENE 2.4 7 Jul 2021 5:00 AM ENE 2.4 7 Jul 2021 6:00 AM ENE 2.4 7 Jul 2021 6:00 AM ENE 2.4 7 Jul 2021 6:00 AM ENE 2.4 7 Jul 2021 7:00 AM ENE 2.4 7 Jul 2021 9:00 AM NNE 1.5 7 Jul 2021 10:00 AM SSE 2.0 7 Jul 2021 10:00 AM SSE 2.0 7 Jul 2021 1:00 PM ENE 2.0 <td>6 Jul 2021</td> <td>5:00 PM</td> <td>ENE</td> <td>3.3</td>	6 Jul 2021	5:00 PM	ENE	3.3		
6 Jul 2021 8:00 PM ENE 2.9 6 Jul 2021 9:00 PM ENE 2.9 6 Jul 2021 10:00 PM ENE 2.9 6 Jul 2021 11:00 PM ENE 3.3 7 Jul 2021 12:00 AM ENE 3.8 7 Jul 2021 1:00 AM ENE 2.4 7 Jul 2021 2:00 AM ENE 2.4 7 Jul 2021 3:00 AM ENE 2.4 7 Jul 2021 3:00 AM ENE 2.4 7 Jul 2021 6:00 AM ENE 2.4 7 Jul 2021 6:00 AM ENE 2.4 7 Jul 2021 7:00 AM ENE 2.4 7 Jul 2021 7:00 AM ENE 2.4 7 Jul 2021 9:00 AM NNE 1.5 7 Jul 2021 10:00 AM NNE 1.5 7 Jul 2021 10:00 AM NNE 1.5 7 Jul 2021 12:00 PM NE 1.5 7 Jul 2021 12:00 PM NE 1.5 7 Jul 2021 1:00 PM ENE 2.0	6 Jul 2021	6:00 PM	ENE	1.5		
6 Jul 20219:00 PMENE2.96 Jul 202110:00 PMENE2.96 Jul 202111:00 PMENE3.37 Jul 202112:00 AMENE3.87 Jul 20211:00 AMENE2.47 Jul 20212:00 AMENE2.47 Jul 20213:00 AMENE2.47 Jul 20213:00 AMENE2.47 Jul 20215:00 AMENE2.47 Jul 20215:00 AMENE2.47 Jul 20216:00 AMENE2.47 Jul 20217:00 AMENE2.47 Jul 20217:00 AMENE2.47 Jul 202110:00 AMNNE1.57 Jul 20219:00 AMNNE1.57 Jul 202110:00 AMNNE1.57 Jul 202111:00 AMSSE2.07 Jul 202112:00 PMNNE1.57 Jul 202112:00 PMENE2.07 Jul 20213:00 PMENE2.07 Jul 20213:00 PMENE2.07 Jul 20213:00 PMENE2.07 Jul 20215:00 PMENE2.07 Jul 20215:00 PMENE2.07 Jul 20215:00 PMENE1.57 Jul 20215:00 PMENE1.57 Jul 20215:00 PMENE1.57 Jul 20219:00 PMENE1.57 Jul 20219:00 PMENE1.17 Jul 20219:00 PMENE1.1	6 Jul 2021	7:00 PM	ENE	2.9		
6 Jul 20219:00 PMENE2.96 Jul 202110:00 PMENE2.96 Jul 202111:00 PMENE3.37 Jul 202112:00 AMENE3.87 Jul 20211:00 AMENE2.47 Jul 20212:00 AMENE2.47 Jul 20213:00 AMENE2.47 Jul 20213:00 AMENE2.47 Jul 20215:00 AMENE2.47 Jul 20215:00 AMENE2.47 Jul 20216:00 AMENE2.47 Jul 20217:00 AMENE2.47 Jul 20217:00 AMENE2.47 Jul 202110:00 AMNNE1.57 Jul 20219:00 AMNNE1.57 Jul 202110:00 AMNNE1.57 Jul 202111:00 PMNNE1.57 Jul 202112:00 PMNNE1.57 Jul 202112:00 PMENE2.07 Jul 20213:00 PMENE2.07 Jul 20213:00 PMENE2.07 Jul 20213:00 PMENE2.07 Jul 20215:00 PMENE2.07 Jul 20215:00 PMENE2.07 Jul 20215:00 PMENE1.57 Jul 20215:00 PMENE1.57 Jul 20215:00 PMENE1.57 Jul 20219:00 PMENE1.57 Jul 20219:00 PMENE1.17 Jul 20219:00 PMENE1.1	6 Jul 2021	8:00 PM	ENE	2.9		
6 Jul 202111:00 PMENE3.37 Jul 202112:00 AMENE3.87 Jul 20211:00 AMENE2.47 Jul 20212:00 AMENE2.47 Jul 20213:00 AMENE2.47 Jul 20213:00 AMENE2.47 Jul 20214:00 AMENE2.47 Jul 20215:00 AMNE2.47 Jul 20215:00 AMENE2.47 Jul 20216:00 AMENE2.47 Jul 20217:00 AMENE2.47 Jul 20217:00 AMENE2.97 Jul 20219:00 AMNNE1.57 Jul 202110:00 AMNNE1.57 Jul 202110:00 AMNNE1.57 Jul 202111:00 PMNNE1.57 Jul 202112:00 PMNNE1.57 Jul 202110:00 PMNNE1.57 Jul 202110:00 PMNNE1.57 Jul 202110:00 PMENE2.07 Jul 202110:00 PMENE2.07 Jul 20215:00 PMENE2.07 Jul 20215:00 PMENE1.57 Jul 20217:00 PMENE1.57 Jul 20217:00 PMENE1.57 Jul 20217:00 PMENE1.57 Jul 20219:00 PMENE1.17 Jul 20219:00 PMENE1.17 Jul 202110:00 PMENE1.17 Jul 202110:00 PMENE	6 Jul 2021	9:00 PM	ENE	2.9		
7 Jul 202112:00 AMENE3.87 Jul 20211:00 AMENE2.47 Jul 20212:00 AMENE2.47 Jul 20213:00 AMENE2.47 Jul 20214:00 AMENE2.47 Jul 20215:00 AMENE2.47 Jul 20215:00 AMENE2.47 Jul 20216:00 AMENE2.47 Jul 20216:00 AMENE2.47 Jul 20217:00 AMENE2.97 Jul 20218:00 AMENE2.47 Jul 20219:00 AMNNE1.57 Jul 202110:00 AMNNE1.57 Jul 202110:00 AMNNE1.57 Jul 202111:00 PMNNE1.57 Jul 202112:00 PMNNE1.57 Jul 202110:00 PMNE1.57 Jul 202110:00 PMENE2.07 Jul 202110:00 PMENE2.07 Jul 20213:00 PMENE2.07 Jul 20213:00 PMENE2.07 Jul 20215:00 PMENE1.57 Jul 20216:00 PMSE1.57 Jul 20217:00 PMENE1.57 Jul 20219:00 PMENE1.17 Jul 20219:00 PMENE1.17 Jul 202110:00 PMENE1.17 Jul 202110:00 PMENE1.17 Jul 202110:00 PMENE1.17 Jul 202110:00 PMENE1	6 Jul 2021	10:00 PM	ENE	2.9		
7 Jul 20211:00 AMENE2.47 Jul 20212:00 AMENE2.47 Jul 20213:00 AMENE2.47 Jul 20214:00 AMENE2.47 Jul 20215:00 AMNE2.47 Jul 20215:00 AMNE2.47 Jul 20216:00 AMENE2.47 Jul 20216:00 AMENE2.47 Jul 20217:00 AMENE2.97 Jul 20218:00 AMENE2.47 Jul 20219:00 AMNNE1.57 Jul 202110:00 AMNNE2.07 Jul 202111:00 AMSSE2.07 Jul 202111:00 PMNE1.57 Jul 202112:00 PMENE2.07 Jul 20212:00 PMENE2.07 Jul 20213:00 PMENE2.07 Jul 20215:00 PMENE2.07 Jul 20215:00 PMENE2.07 Jul 20217:00 PMENE2.07 Jul 20217:00 PMENE1.57 Jul 20218:00 PMENE1.57 Jul 20219:00 PMESE1.17 Jul 202110:00 PMENE1.17 Jul 202111:00 AMENE1.18 Jul 202112:00 AMENE1.18 Jul 202112:00 AMENE1.18 Jul 202110:00 AMENE1.18 Jul 202110:00 AMENE1.18 Jul 20211:00 AMESE0.6<	6 Jul 2021	11:00 PM	ENE	3.3		
7 Jul 20211:00 AMENE2.47 Jul 20212:00 AMENE2.47 Jul 20213:00 AMENE2.47 Jul 20214:00 AMENE2.47 Jul 20215:00 AMNE2.47 Jul 20215:00 AMNE2.47 Jul 20216:00 AMENE2.47 Jul 20216:00 AMENE2.47 Jul 20217:00 AMENE2.97 Jul 20218:00 AMENE2.47 Jul 20219:00 AMNNE1.57 Jul 202110:00 AMNNE2.07 Jul 202111:00 AMSSE2.07 Jul 202111:00 PMNE1.57 Jul 202112:00 PMENE2.07 Jul 20212:00 PMENE2.07 Jul 20213:00 PMENE2.07 Jul 20215:00 PMENE2.07 Jul 20215:00 PMENE2.07 Jul 20217:00 PMENE2.07 Jul 20217:00 PMENE1.57 Jul 20218:00 PMENE1.57 Jul 20219:00 PMESE1.17 Jul 202110:00 PMENE1.17 Jul 202111:00 AMENE1.18 Jul 202112:00 AMENE1.18 Jul 202112:00 AMENE1.18 Jul 202110:00 AMENE1.18 Jul 202110:00 AMENE1.18 Jul 20211:00 AMESE0.6<	7 Jul 2021	12:00 AM	ENE	3.8		
7 Jul 20212:00 AMENE2.47 Jul 20213:00 AMENE2.47 Jul 20214:00 AMENE2.47 Jul 20215:00 AMNE2.47 Jul 20216:00 AMENE2.47 Jul 20216:00 AMENE2.47 Jul 20217:00 AMENE2.97 Jul 20218:00 AMENE2.47 Jul 20219:00 AMNNE1.57 Jul 202110:00 AMNNE1.57 Jul 202111:00 AMSSE2.07 Jul 202111:00 PMNE1.57 Jul 202112:00 PMENE2.07 Jul 20212:00 PME2.07 Jul 20213:00 PMENE2.07 Jul 20215:00 PMENE2.07 Jul 20215:00 PMENE2.07 Jul 20215:00 PMENE2.07 Jul 20217:00 PMENE1.57 Jul 20219:00 PMENE1.57 Jul 20219:00 PMENE1.57 Jul 20219:00 PMENE1.17 Jul 202110:00 PMENE1.17 Jul 202111:00 AMENE1.18 Jul 202112:00 AMENE1.1						
7 Jul 20213:00 AMENE2.47 Jul 20214:00 AMENE2.47 Jul 20215:00 AMNE2.47 Jul 20216:00 AMENE2.47 Jul 20217:00 AMENE2.97 Jul 20218:00 AMENE2.47 Jul 20219:00 AMNNE1.57 Jul 20219:00 AMNNE1.57 Jul 202110:00 AMNNE2.07 Jul 202111:00 AMSSE2.07 Jul 202112:00 PMNE1.57 Jul 202112:00 PMNE1.57 Jul 20212:00 PME2.07 Jul 20213:00 PMENE2.07 Jul 20213:00 PMENE2.07 Jul 20215:00 PMENE2.07 Jul 20215:00 PMENE2.07 Jul 20216:00 PMSE1.57 Jul 20217:00 PMENE2.07 Jul 20219:00 PMENE1.57 Jul 20219:00 PMENE1.57 Jul 20219:00 PMENE1.17 Jul 202110:00 PMENE1.17 Jul 202111:00 AMENE1.18 Jul 202112:00 AMENE1.18 Jul 202112:00 AMENE1.18 Jul 202112:00 AMENE1.18 Jul 202112:00 AMENE1.18 Jul 20212:00 AMSE1.1	7 Jul 2021	2:00 AM	ENE	2.4		
7 Jul 20214:00 AMENE2.47 Jul 20215:00 AMNE2.47 Jul 20216:00 AMENE2.47 Jul 20217:00 AMENE2.97 Jul 20218:00 AMENE2.47 Jul 20219:00 AMNNE1.57 Jul 20219:00 AMNNE1.57 Jul 202110:00 AMNNE2.07 Jul 202111:00 AMSSE2.07 Jul 202112:00 PMNNE1.57 Jul 202112:00 PMNE1.57 Jul 20212:00 PME2.07 Jul 20213:00 PMENE2.07 Jul 20213:00 PMENE2.07 Jul 20215:00 PMENE2.07 Jul 20215:00 PMENE2.07 Jul 202110:00 PMENE1.57 Jul 20219:00 PMENE1.57 Jul 202110:00 PMENE1.57 Jul 202110:00 PMENE1.17 Jul 202110:00 PMENE1.17 Jul 202111:00 PMENE1.18 Jul 202112:00 AMENE1.18 Jul 202112:00 AMESE0.68 Jul 20212:00 AMSE1.1	7 Jul 2021	3:00 AM	ENE			
7 Jul 20216:00 AMENE2.47 Jul 20217:00 AMENE2.97 Jul 20218:00 AMENE2.47 Jul 20219:00 AMNNE1.57 Jul 202110:00 AMNNE2.07 Jul 202111:00 AMSSE2.07 Jul 202111:00 AMSSE2.07 Jul 202112:00 PMNNE1.57 Jul 202112:00 PMNNE1.57 Jul 202110:00 PME2.07 Jul 20212:00 PME2.07 Jul 20213:00 PMENE2.07 Jul 20214:00 PMESE2.07 Jul 20215:00 PMENE2.07 Jul 20215:00 PMENE2.07 Jul 20216:00 PMSE1.57 Jul 20217:00 PMENE1.57 Jul 20219:00 PMENE1.57 Jul 202110:00 PMENE1.17 Jul 202111:00 PMENE1.18 Jul 202111:00 AMESE0.68 Jul 202112:00 AMESE0.68 Jul 20212:00 AMSE1.1	7 Jul 2021	4:00 AM	ENE	2.4		
7 Jul 20217:00 AMENE2.97 Jul 20218:00 AMENE2.47 Jul 20219:00 AMNNE1.57 Jul 202110:00 AMNNE2.07 Jul 202111:00 AMSSE2.07 Jul 202112:00 PMNNE1.57 Jul 202112:00 PMNNE1.57 Jul 20211:00 PMNE1.57 Jul 20212:00 PME2.07 Jul 20212:00 PMENE2.07 Jul 20213:00 PMENE2.07 Jul 20213:00 PMENE2.07 Jul 20215:00 PMENE2.07 Jul 20215:00 PMENE2.07 Jul 20216:00 PMSE1.57 Jul 20217:00 PMENE1.57 Jul 20219:00 PMENE1.17 Jul 202110:00 PMENE1.17 Jul 202111:00 PMENE1.18 Jul 202112:00 AMENE1.18 Jul 202112:00 AMESE0.68 Jul 20212:00 AMSE1.1	7 Jul 2021	5:00 AM	NE	2.4		
7 Jul 20218:00 AMENE2.47 Jul 20219:00 AMNNE1.57 Jul 202110:00 AMNNE2.07 Jul 202111:00 AMSSE2.07 Jul 202112:00 PMNNE1.57 Jul 202112:00 PMNE1.57 Jul 20212:00 PME2.07 Jul 20212:00 PME2.07 Jul 20213:00 PMENE2.07 Jul 20213:00 PMENE2.07 Jul 20215:00 PMENE2.07 Jul 20215:00 PMENE2.07 Jul 20216:00 PMSE1.57 Jul 20217:00 PMENE2.07 Jul 20219:00 PMENE1.17 Jul 202110:00 PMENE1.17 Jul 202111:00 PMENE1.18 Jul 202112:00 AMENE1.18 Jul 202112:00 AMESE0.68 Jul 20212:00 AMSE1.1	7 Jul 2021	6:00 AM	ENE	2.4		
7 Jul 20219:00 AMNNE1.57 Jul 202110:00 AMNNE2.07 Jul 202111:00 AMSSE2.07 Jul 202112:00 PMNNE1.57 Jul 202112:00 PMNE1.57 Jul 20212:00 PME2.07 Jul 20212:00 PME2.07 Jul 20213:00 PMENE2.07 Jul 20213:00 PMENE2.07 Jul 20214:00 PMESE2.07 Jul 20215:00 PMENE2.07 Jul 20215:00 PMENE2.07 Jul 20216:00 PMSE1.57 Jul 20217:00 PMENE2.07 Jul 20219:00 PMENE1.17 Jul 202110:00 PMENE1.17 Jul 202111:00 PMENE1.18 Jul 202112:00 AMENE1.18 Jul 20211:00 AMESE0.68 Jul 20212:00 AMSE1.1	7 Jul 2021	7:00 AM	ENE	2.9		
7 Jul 202110:00 AMNNE2.07 Jul 202111:00 AMSSE2.07 Jul 202112:00 PMNNE1.57 Jul 20211:00 PMNE1.57 Jul 20212:00 PME2.07 Jul 20213:00 PMENE2.07 Jul 20213:00 PMENE2.07 Jul 20215:00 PMENE2.07 Jul 20215:00 PMENE2.07 Jul 20216:00 PMSE1.57 Jul 20216:00 PMENE2.07 Jul 20217:00 PMENE1.57 Jul 20219:00 PMENE1.57 Jul 20219:00 PMESE1.17 Jul 202110:00 PMENE1.17 Jul 202111:00 PMENE1.18 Jul 202112:00 AMENE1.18 Jul 202112:00 AMESE0.68 Jul 20212:00 AMSE1.1	7 Jul 2021	8:00 AM	ENE	2.4		
7 Jul 202111:00 AMSSE2.07 Jul 202112:00 PMNNE1.57 Jul 20211:00 PMNE1.57 Jul 20212:00 PME2.07 Jul 20213:00 PMENE2.07 Jul 20214:00 PMESE2.07 Jul 20215:00 PMENE2.07 Jul 20216:00 PMSE1.57 Jul 20216:00 PMSE1.57 Jul 20217:00 PMENE2.07 Jul 20219:00 PMENE1.57 Jul 20219:00 PMENE1.17 Jul 202110:00 PMENE1.17 Jul 202111:00 PMENE1.18 Jul 202112:00 AMENE1.18 Jul 20212:00 AMSE1.1	7 Jul 2021	9:00 AM	NNE	1.5		
7 Jul 202112:00 PMNNE1.57 Jul 20211:00 PMNE1.57 Jul 20212:00 PME2.07 Jul 20213:00 PMENE2.07 Jul 20213:00 PMESE2.07 Jul 20214:00 PMESE2.07 Jul 20215:00 PMENE2.07 Jul 20216:00 PMSE1.57 Jul 20216:00 PMSE1.57 Jul 20217:00 PMENE2.07 Jul 20219:00 PMENE1.57 Jul 202110:00 PMESE1.17 Jul 202111:00 PMENE1.18 Jul 202112:00 AMENE1.18 Jul 20211:00 AMESE0.68 Jul 20212:00 AMSE1.1	7 Jul 2021	10:00 AM	NNE	2.0		
7 Jul 20211:00 PMNE1.57 Jul 20212:00 PME2.07 Jul 20213:00 PMENE2.07 Jul 20214:00 PMESE2.07 Jul 20215:00 PMENE2.07 Jul 20216:00 PMSE1.57 Jul 20216:00 PMENE2.07 Jul 20218:00 PMENE1.57 Jul 20219:00 PMENE1.57 Jul 20219:00 PMESE1.17 Jul 202110:00 PMENE1.18 Jul 202112:00 AMENE1.18 Jul 20211:00 AMESE0.68 Jul 20212:00 AMSE1.1	7 Jul 2021	11:00 AM	SSE	2.0		
7 Jul 20212:00 PME2.07 Jul 20213:00 PMENE2.07 Jul 20214:00 PMESE2.07 Jul 20215:00 PMENE2.07 Jul 20216:00 PMSE1.57 Jul 20217:00 PMENE2.07 Jul 20218:00 PMENE1.57 Jul 20219:00 PMESE1.17 Jul 202110:00 PMESE1.17 Jul 202111:00 PMENE1.18 Jul 202112:00 AMESE0.68 Jul 20212:00 AMSE1.1	7 Jul 2021	12:00 PM	NNE	1.5		
7 Jul 20213:00 PMENE2.07 Jul 20214:00 PMESE2.07 Jul 20215:00 PMENE2.07 Jul 20216:00 PMSE1.57 Jul 20217:00 PMENE2.07 Jul 20217:00 PMENE1.57 Jul 20218:00 PMENE1.57 Jul 20219:00 PMESE1.17 Jul 202110:00 PMENE1.17 Jul 202111:00 PMENE1.18 Jul 202112:00 AMENE1.18 Jul 20211:00 AMESE0.68 Jul 20212:00 AMSE1.1	7 Jul 2021	1:00 PM	NE	1.5		
7 Jul 20214:00 PMESE2.07 Jul 20215:00 PMENE2.07 Jul 20216:00 PMSE1.57 Jul 20217:00 PMENE2.07 Jul 20218:00 PMENE1.57 Jul 20219:00 PMESE1.17 Jul 202110:00 PME1.17 Jul 202111:00 PMENE1.18 Jul 202112:00 AMENE1.18 Jul 20211:00 AMESE0.68 Jul 20212:00 AMSE1.1	7 Jul 2021	2:00 PM	Е	2.0		
7 Jul 20215:00 PMENE2.07 Jul 20216:00 PMSE1.57 Jul 20217:00 PMENE2.07 Jul 20218:00 PMENE1.57 Jul 20219:00 PMESE1.17 Jul 202110:00 PME1.17 Jul 202111:00 PMENE1.18 Jul 202112:00 AMENE1.18 Jul 20211:00 AMESE0.68 Jul 20212:00 AMSE1.1	7 Jul 2021	3:00 PM	ENE	2.0		
7 Jul 20216:00 PMSE1.57 Jul 20217:00 PMENE2.07 Jul 20218:00 PMENE1.57 Jul 20219:00 PMESE1.17 Jul 202110:00 PME1.17 Jul 202111:00 PMENE1.18 Jul 202112:00 AMENE1.18 Jul 20211:00 AMESE0.68 Jul 20212:00 AMSE1.1	7 Jul 2021	4:00 PM	ESE	2.0		
7 Jul 20217:00 PMENE2.07 Jul 20218:00 PMENE1.57 Jul 20219:00 PMESE1.17 Jul 202110:00 PME1.17 Jul 202111:00 PMENE1.18 Jul 202112:00 AMENE1.18 Jul 20211:00 AMESE0.68 Jul 20212:00 AMSE1.1	7 Jul 2021	5:00 PM	ENE	2.0		
7 Jul 20218:00 PMENE1.57 Jul 20219:00 PMESE1.17 Jul 202110:00 PME1.17 Jul 202111:00 PMENE1.18 Jul 202112:00 AMENE1.18 Jul 20211:00 AMESE0.68 Jul 20212:00 AMSE1.1	7 Jul 2021	6:00 PM	SE	1.5		
7 Jul 20219:00 PMESE1.17 Jul 202110:00 PME1.17 Jul 202111:00 PMENE1.18 Jul 202112:00 AMENE1.18 Jul 20211:00 AMESE0.68 Jul 20212:00 AMSE1.1	7 Jul 2021	7:00 PM	ENE	2.0		
7 Jul 202110:00 PME1.17 Jul 202111:00 PMENE1.18 Jul 202112:00 AMENE1.18 Jul 20211:00 AMESE0.68 Jul 20212:00 AMSE1.1	7 Jul 2021	8:00 PM	ENE	1.5		
7 Jul 202111:00 PMENE1.18 Jul 202112:00 AMENE1.18 Jul 20211:00 AMESE0.68 Jul 20212:00 AMSE1.1	7 Jul 2021	9:00 PM	ESE	1.1		
8 Jul 2021 12:00 AM ENE 1.1 8 Jul 2021 1:00 AM ESE 0.6 8 Jul 2021 2:00 AM SE 1.1	7 Jul 2021	10:00 PM	Е	1.1		
8 Jul 2021 1:00 AM ESE 0.6 8 Jul 2021 2:00 AM SE 1.1	7 Jul 2021	11:00 PM	ENE	1.1		
8 Jul 2021 2:00 AM SE 1.1	8 Jul 2021	12:00 AM	ENE	1.1		
	8 Jul 2021	1:00 AM	ESE	0.6		
8 Jul 2021 3:00 AM ENE 1.5	8 Jul 2021	2:00 AM	SE	1.1		
	8 Jul 2021	3:00 AM	ENE	1.5		

July 2021					
Wind Speed and Directions					
Date	Time	Wind Speed m-s	Direction		
8 Jul 2021	4:00 AM	SW	1.1		
8 Jul 2021	5:00 AM	ENE	1.1		
8 Jul 2021	6:00 AM	Е	1.1		
8 Jul 2021	7:00 AM	SW	0.6		
8 Jul 2021	8:00 AM	ENE	1.1		
8 Jul 2021	9:00 AM	ENE	1.1		
8 Jul 2021	10:00 AM	SW	2.0		
8 Jul 2021	11:00 AM	SW	0.6		
8 Jul 2021	12:00 PM	SSW	1.1		
8 Jul 2021	1:00 PM	SW	1.1		
8 Jul 2021	2:00 PM	SW	1.1		
8 Jul 2021	3:00 PM	SW	2.0		
8 Jul 2021	4:00 PM	SW	1.1		
8 Jul 2021	5:00 PM	SW	0.6		
8 Jul 2021	6:00 PM	SSE	0.2		
8 Jul 2021	7:00 PM	NE	1.1		
8 Jul 2021	8:00 PM	NE	0.6		
8 Jul 2021	9:00 PM	NE	1.1		
8 Jul 2021	10:00 PM	NE	1.1		
8 Jul 2021	11:00 PM	ENE	1.1		
9 Jul 2021	12:00 AM	ENE	1.1		
9 Jul 2021	1:00 AM	ENE	0.6		
9 Jul 2021	2:00 AM	NE	1.1		
9 Jul 2021	3:00 AM	ENE	0.2		
9 Jul 2021	4:00 AM	ENE	0.6		
9 Jul 2021	5:00 AM	ENE	0.6		
9 Jul 2021	6:00 AM	NNE	1.1		
9 Jul 2021	7:00 AM	NNE	0.2		
9 Jul 2021	8:00 AM	SSE	0.2		
9 Jul 2021	9:00 AM	NNE	1.1		
9 Jul 2021	10:00 AM	NE	1.5		
9 Jul 2021	11:00 AM	ENE	2.4		
9 Jul 2021	12:00 PM	SW	2.0		
9 Jul 2021	1:00 PM	ENE	1.1		
9 Jul 2021	2:00 PM	ENE	3.3		
9 Jul 2021	3:00 PM	ENE	2.9		
9 Jul 2021	4:00 PM	ENE	2.4		
9 Jul 2021	5:00 PM	ENE	2.4		
9 Jul 2021	6:00 PM	ENE	2.4		
9 Jul 2021	7:00 PM	ENE	1.1		
9 Jul 2021	8:00 PM	SW	0.6		
9 Jul 2021	9:00 PM	NNE	0.6		
9 Jul 2021	10:00 PM	ENE	1.5		

July 2021						
Wind Speed and Directions						
Date	Time	Wind Speed m-s	Direction			
9 Jul 2021	11:00 PM	ENE	1.5			
10 Jul 2021	12:00 AM	ENE	1.5			
10 Jul 2021	1:00 AM	ENE	1.5			
10 Jul 2021	2:00 AM	NE	1.5			
10 Jul 2021	3:00 AM	ENE	1.5			
10 Jul 2021	4:00 AM	ENE	1.1			
10 Jul 2021	5:00 AM	ENE	1.5			
10 Jul 2021	6:00 AM	ENE	1.5			
10 Jul 2021	7:00 AM	ENE	2.0			
10 Jul 2021	8:00 AM	ENE	2.9			
10 Jul 2021	9:00 AM	ENE	3.3			
10 Jul 2021	10:00 AM	ENE	3.3			
10 Jul 2021	11:00 AM	ENE	2.9			
10 Jul 2021	12:00 PM	ENE	2.0			
10 Jul 2021	1:00 PM	SE	1.5			
10 Jul 2021	2:00 PM	ENE	2.9			
10 Jul 2021	3:00 PM	ENE	2.4			
10 Jul 2021	4:00 PM	ENE	2.9			
10 Jul 2021	5:00 PM	ENE	3.3			
10 Jul 2021	6:00 PM	ENE	2.4			
10 Jul 2021	7:00 PM	ENE	1.5			
10 Jul 2021	8:00 PM	ENE	2.4			
10 Jul 2021	9:00 PM	ENE	2.0			
10 Jul 2021	10:00 PM	ENE	2.4			
10 Jul 2021	11:00 PM	ENE	3.3			
11 Jul 2021	12:00 AM	ENE	3.3			
11 Jul 2021	1:00 AM	ENE	3.8			
11 Jul 2021	2:00 AM	ENE	2.9			
11 Jul 2021	3:00 AM	ENE	2.4			
11 Jul 2021	4:00 AM	ENE	2.4			
11 Jul 2021	5:00 AM	ENE	2.4			
11 Jul 2021	6:00 AM	ENE	1.5			
11 Jul 2021	7:00 AM	ENE	1.5			
11 Jul 2021	8:00 AM	ENE	2.4			
11 Jul 2021	9:00 AM	ENE	2.9			
11 Jul 2021	10:00 AM	E	1.5			
11 Jul 2021	11:00 AM	ESE	1.5			
11 Jul 2021	12:00 PM	ENE	1.5			
11 Jul 2021	1:00 PM	ENE	2.0			
11 Jul 2021	2:00 PM	E	1.5			
11 Jul 2021	3:00 PM	SE	1.5			
11 Jul 2021	4:00 PM	ESE	2.0			
11 Jul 2021	5:00 PM	E	1.5			

July 2021					
Wind Speed and Directions					
Date	Time	Wind Speed m-s	Direction		
11 Jul 2021	6:00 PM	ESE	1.1		
11 Jul 2021	7:00 PM	ESE	1.1		
11 Jul 2021	8:00 PM	ESE	1.1		
11 Jul 2021	9:00 PM	ENE	1.5		
11 Jul 2021	10:00 PM	ENE	2.4		
11 Jul 2021	11:00 PM	ENE	2.4		
12 Jul 2021	12:00 AM	ENE	2.4		
12 Jul 2021	1:00 AM	ENE	2.4		
12 Jul 2021	2:00 AM	ENE	2.9		
12 Jul 2021	3:00 AM	ENE	2.9		
12 Jul 2021	4:00 AM	ENE	2.0		
12 Jul 2021	5:00 AM	ENE	1.5		
12 Jul 2021	6:00 AM	ENE	2.4		
12 Jul 2021	7:00 AM	ENE	2.0		
12 Jul 2021	8:00 AM	ENE	2.0		
12 Jul 2021	9:00 AM	ENE	2.0		
12 Jul 2021	10:00 AM	ENE	1.1		
12 Jul 2021	11:00 AM	ENE	1.5		
12 Jul 2021	12:00 PM	ENE	2.0		
12 Jul 2021	1:00 PM	ENE	2.0		
12 Jul 2021	2:00 PM	Е	1.5		
12 Jul 2021	3:00 PM	ESE	1.5		
12 Jul 2021	4:00 PM	ENE	1.5		
12 Jul 2021	5:00 PM	ENE	1.5		
12 Jul 2021	6:00 PM	Е	1.1		
12 Jul 2021	7:00 PM	Е	1.1		
12 Jul 2021	8:00 PM	ENE	0.6		
12 Jul 2021	9:00 PM	SW	1.1		
12 Jul 2021	10:00 PM	SW	0.6		
12 Jul 2021	11:00 PM	ENE	1.5		
13 Jul 2021	12:00 AM	NNE	1.5		
13 Jul 2021	1:00 AM	NNE	1.1		
13 Jul 2021	2:00 AM	NE	1.5		
13 Jul 2021	3:00 AM	NNE	0.6		
13 Jul 2021	4:00 AM	NE	0.6		
13 Jul 2021	5:00 AM	NE	0.6		
13 Jul 2021	6:00 AM	NNE	0.6		
13 Jul 2021	7:00 AM	NE	1.1		
13 Jul 2021	8:00 AM	ENE	2.0		
13 Jul 2021	9:00 AM	ENE	2.0		
13 Jul 2021	10:00 AM	SW	1.1		
13 Jul 2021	11:00 AM	ENE	1.5		
13 Jul 2021	12:00 PM	ENE	1.5		

July 2021					
Wind Speed and Directions					
Date	Time	Wind Speed m-s	Direction		
13 Jul 2021	1:00 PM	ENE	1.1		
13 Jul 2021	2:00 PM	SW	1.5		
13 Jul 2021	3:00 PM	ENE	2.0		
13 Jul 2021	4:00 PM	ENE	3.8		
13 Jul 2021	5:00 PM	ENE	3.3		
13 Jul 2021	6:00 PM	ENE	3.3		
13 Jul 2021	7:00 PM	ENE	2.9		
13 Jul 2021	8:00 PM	ENE	1.5		
13 Jul 2021	9:00 PM	ENE	1.5		
13 Jul 2021	10:00 PM	ENE	1.1		
13 Jul 2021	11:00 PM	ENE	1.5		
14 Jul 2021	12:00 AM	ENE	1.5		
14 Jul 2021	1:00 AM	ENE	1.1		
14 Jul 2021	2:00 AM	ENE	0.6		
14 Jul 2021	3:00 AM	NE	1.5		
14 Jul 2021	4:00 AM	ENE	1.5		
14 Jul 2021	5:00 AM	ENE	1.1		
14 Jul 2021	6:00 AM	ENE	0.6		
14 Jul 2021	7:00 AM	NNE	1.1		
14 Jul 2021	8:00 AM	NNE	0.6		
14 Jul 2021	9:00 AM	SSE	1.1		
14 Jul 2021	10:00 AM	NNE	1.5		
14 Jul 2021	11:00 AM	NE	2.4		
14 Jul 2021	12:00 PM	ENE	2.0		
14 Jul 2021	1:00 PM	ENE	2.0		
14 Jul 2021	2:00 PM	SW	2.0		
14 Jul 2021	3:00 PM	SW	1.5		
14 Jul 2021	4:00 PM	SW	2.0		
14 Jul 2021	5:00 PM	ENE	1.5		
14 Jul 2021	6:00 PM	SW	1.5		
14 Jul 2021	7:00 PM	SW	1.5		
14 Jul 2021	8:00 PM	SSW	1.1		
14 Jul 2021	9:00 PM	SW	2.0		
14 Jul 2021	10:00 PM	SW	1.5		
14 Jul 2021	11:00 PM	SW	2.0		
15 Jul 2021	12:00 AM	SW	1.1		
15 Jul 2021	1:00 AM	SW	1.5		
15 Jul 2021	2:00 AM	SW	1.1		
15 Jul 2021	3:00 AM	SW	1.1		
15 Jul 2021	4:00 AM	SSW	1.1		
15 Jul 2021	5:00 AM	SW	1.1		
15 Jul 2021	6:00 AM	ENE	0.6		
15 Jul 2021	7:00 AM	NE	0.2		

July 2021						
	Wind Speed and Directions					
Date	Time	Wind Speed m-s	Direction			
15 Jul 2021	8:00 AM	SSW	1.1			
15 Jul 2021	9:00 AM	SSW	1.1			
15 Jul 2021	10:00 AM	S	1.5			
15 Jul 2021	11:00 AM	ENE	1.1			
15 Jul 2021	12:00 PM	ENE	1.1			
15 Jul 2021	1:00 PM	ENE	3.8			
15 Jul 2021	2:00 PM	ENE	2.4			
15 Jul 2021	3:00 PM	ENE	1.5			
15 Jul 2021	4:00 PM	SW	2.4			
15 Jul 2021	5:00 PM	SW	2.0			
15 Jul 2021	6:00 PM	SW	2.4			
15 Jul 2021	7:00 PM	SW	2.9			
15 Jul 2021	8:00 PM	SW	2.0			
15 Jul 2021	9:00 PM	SSW	1.1			
15 Jul 2021	10:00 PM	SSW	1.1			
15 Jul 2021	11:00 PM	SW	1.5			
16 Jul 2021	12:00 AM	SW	1.5			
16 Jul 2021	1:00 AM	SW	1.1			
16 Jul 2021	2:00 AM	SW	1.1			
16 Jul 2021	3:00 AM	SW	1.5			
16 Jul 2021	4:00 AM	WSW	0.6			
16 Jul 2021	5:00 AM	ENE	1.1			
16 Jul 2021	6:00 AM	SSE	0.6			
16 Jul 2021	7:00 AM	ENE	1.1			
16 Jul 2021	8:00 AM	ENE	1.1			
16 Jul 2021	9:00 AM	ENE	1.1			
16 Jul 2021	10:00 AM	ENE	2.4			
16 Jul 2021	11:00 AM	ENE	4.2			
16 Jul 2021	12:00 PM	ENE	4.7			
16 Jul 2021	1:00 PM	ENE	4.2			
16 Jul 2021	2:00 PM	ENE	3.8			
16 Jul 2021	3:00 PM	ENE	2.9			
16 Jul 2021	4:00 PM	ENE	1.5			
16 Jul 2021	5:00 PM	SW	2.4			
16 Jul 2021	6:00 PM	SW	3.8			
16 Jul 2021	7:00 PM	SW	1.5			
16 Jul 2021	8:00 PM	SW	1.1			
16 Jul 2021	9:00 PM	SW	0.6			
16 Jul 2021	10:00 PM	SW	0.6			
16 Jul 2021	11:00 PM	SW	0.6			
17 Jul 2021	12:00 AM	SW	2.0			
17 Jul 2021	1:00 AM	SW	1.1			
17 Jul 2021	2:00 AM	SW	0.2			

July 2021				
	Wind Speed a		1	
Date	Time	Wind Speed m-s	Direction	
17 Jul 2021	3:00 AM	SW	1.5	
17 Jul 2021	4:00 AM	SW	2.0	
17 Jul 2021	5:00 AM	SW	0.6	
17 Jul 2021	6:00 AM	SW	1.1	
17 Jul 2021	7:00 AM	SW	1.5	
17 Jul 2021	8:00 AM	SW	1.1	
17 Jul 2021	9:00 AM	SW	1.1	
17 Jul 2021	10:00 AM	SW	1.1	
17 Jul 2021	11:00 AM	SW	1.5	
17 Jul 2021	12:00 PM	SW	1.5	
17 Jul 2021	1:00 PM	SW	2.4	
17 Jul 2021	2:00 PM	SW	1.5	
17 Jul 2021	3:00 PM	NE	1.1	
17 Jul 2021	4:00 PM	SW	0.6	
17 Jul 2021	5:00 PM	SW	1.5	
17 Jul 2021	6:00 PM	SW	1.5	
17 Jul 2021	7:00 PM	SW	1.5	
17 Jul 2021	8:00 PM	NNE	0.6	
17 Jul 2021	9:00 PM	NNE	0.6	
17 Jul 2021	10:00 PM	SW	0.6	
17 Jul 2021	11:00 PM	SW	1.1	
18 Jul 2021	12:00 AM	SW	0.6	
18 Jul 2021	1:00 AM	SW	1.1	
18 Jul 2021	2:00 AM	SW	1.1	
18 Jul 2021	3:00 AM	SW	1.1	
18 Jul 2021	4:00 AM	SSW	0.6	
18 Jul 2021	5:00 AM	SW	0.6	
18 Jul 2021	6:00 AM	SW	1.1	
18 Jul 2021	7:00 AM	E	1.1	
18 Jul 2021	8:00 AM	SW	0.6	
18 Jul 2021	9:00 AM	SW	1.1	
18 Jul 2021	10:00 AM	SW	1.5	
18 Jul 2021	11:00 AM	SW	1.1	
18 Jul 2021	12:00 PM	SW	1.5	
18 Jul 2021	1:00 PM	SW	2.0	
18 Jul 2021	2:00 PM	ENE	1.1	
18 Jul 2021	3:00 PM	ENE	0.6	
18 Jul 2021	4:00 PM	SW	0.6	
18 Jul 2021	5:00 PM	SW	1.1	
18 Jul 2021	6:00 PM	ENE	1.5	
18 Jul 2021	7:00 PM	ENE	0.6	
18 Jul 2021	8:00 PM	ENE	1.5	
18 Jul 2021	9:00 PM	SW	1.1	

July 2021 Wind Speed and Directions					
18 Jul 2021	10:00 PM	SW	0.6		
18 Jul 2021	11:00 PM	SW	0.6		
19 Jul 2021	12:00 AM	SW	0.6		
19 Jul 2021	1:00 AM	SW	1.1		
19 Jul 2021	2:00 AM	SW	0.2		
19 Jul 2021	3:00 AM	ENE	0.5		
19 Jul 2021	4:00 AM	ENE	1.0		
19 Jul 2021	5:00 AM	ENE	0.4		
19 Jul 2021	6:00 AM	NE	0.2		
19 Jul 2021	7:00 AM	ENE	1.1		
19 Jul 2021	8:00 AM	NNE	0.6		
19 Jul 2021	9:00 AM	SW	1.1		
19 Jul 2021	10:00 AM	SW	1.5		
19 Jul 2021	11:00 AM	NNE	0.6		
19 Jul 2021	12:00 PM	ENE	1.1		
19 Jul 2021	1:00 PM	SW	2.0		
19 Jul 2021	2:00 PM	SW	2.4		
19 Jul 2021	3:00 PM	SW	2.4		
19 Jul 2021	4:00 PM	SW	2.4		
19 Jul 2021	5:00 PM	SW	2.0		
19 Jul 2021	6:00 PM	SW	2.0		
19 Jul 2021	7:00 PM	SW	1.1		
19 Jul 2021	8:00 PM	ENE	1.5		
19 Jul 2021	9:00 PM	ENE	2.0		
19 Jul 2021	10:00 PM	ENE	1.1		
19 Jul 2021	11:00 PM	NE	1.1		
20 Jul 2021	12:00 AM	ENE	0.6		
20 Jul 2021	1:00 AM	ENE	0.2		
20 Jul 2021	2:00 AM	ENE	0.6		
20 Jul 2021	3:00 AM	NNE	0.6		
20 Jul 2021	4:00 AM	NNE	0.6		
20 Jul 2021	5:00 AM	SSE	1.1		
20 Jul 2021	6:00 AM	NNE	1.5		
20 Jul 2021	7:00 AM	NE	1.1		
20 Jul 2021	8:00 AM	SW	1.5		
20 Jul 2021	9:00 AM	SW	1.1		
20 Jul 2021	10:00 AM	ENE	1.5		
20 Jul 2021	11:00 AM	ENE	1.5		
20 Jul 2021	12:00 PM	ENE	1.1		
20 Jul 2021	1:00 PM	SW	1.5		
20 Jul 2021	2:00 PM	ENE	2.0		
20 Jul 2021	3:00 PM	ENE	2.4		
20 Jul 2021	4:00 PM	ENE	3.3		

July 2021 Wind Speed and Directions					
20 Jul 2021	5:00 PM	ENE	3.3		
20 Jul 2021	6:00 PM	ENE	3.3		
20 Jul 2021	7:00 PM	ENE	2.9		
20 Jul 2021	8:00 PM	ENE	1.1		
20 Jul 2021	9:00 PM	SW	2.0		
20 Jul 2021	10:00 PM	ENE	1.1		
20 Jul 2021	11:00 PM	NNE	0.6		
21 Jul 2021	12:00 AM	ENE	0.6		
21 Jul 2021	1:00 AM	ENE	0.6		
21 Jul 2021	2:00 AM	ENE	0.6		
21 Jul 2021	3:00 AM	SE	0.6		
21 Jul 2021	4:00 AM	ENE	1.1		
21 Jul 2021	5:00 AM	ENE	1.5		
21 Jul 2021	6:00 AM	ENE	1.5		
21 Jul 2021	7:00 AM	ENE	1.1		
21 Jul 2021	8:00 AM	ENE	1.5		
21 Jul 2021	9:00 AM	ENE	1.5		
21 Jul 2021	10:00 AM	ENE	2.0		
21 Jul 2021	11:00 AM	ENE	2.4		
21 Jul 2021	12:00 PM	ENE	3.3		
21 Jul 2021	1:00 PM	ENE	2.9		
21 Jul 2021	2:00 PM	ENE	3.3		
21 Jul 2021	3:00 PM	ENE	4.7		
21 Jul 2021	4:00 PM	ENE	4.2		
21 Jul 2021	5:00 PM	ENE	4.2		
21 Jul 2021	6:00 PM	ENE	4.2		
21 Jul 2021	7:00 PM	ENE	2.9		
21 Jul 2021	8:00 PM	ENE	2.9		
21 Jul 2021	9:00 PM	ENE	2.9		
21 Jul 2021	10:00 PM	ENE	2.0		
21 Jul 2021	11:00 PM	ENE	1.5		
22 Jul 2021	12:00 AM	ENE	2.0		
22 Jul 2021	1:00 AM	ENE	1.5		
22 Jul 2021	2:00 AM	ENE	1.1		
22 Jul 2021	3:00 AM	ENE	1.1		
22 Jul 2021	4:00 AM	ENE	1.1		
22 Jul 2021	5:00 AM	ENE	1.1		
22 Jul 2021	6:00 AM	ENE	0.6		
22 Jul 2021	7:00 AM	ENE	1.1		
22 Jul 2021	8:00 AM	ENE	1.1		
22 Jul 2021	9:00 AM	ENE	2.4		
22 Jul 2021	10:00 AM	ENE	3.3		
22 Jul 2021	11:00 AM	NE	1.5		

July 2021 Wind Speed and Directions					
22 Jul 2021	12:00 PM	ENE	2.9		
22 Jul 2021	1:00 PM	ENE	3.3		
22 Jul 2021	2:00 PM	ENE	3.3		
22 Jul 2021	3:00 PM	ENE	2.9		
22 Jul 2021	4:00 PM	ENE	2.4		
22 Jul 2021	5:00 PM	ENE	2.9		
22 Jul 2021	6:00 PM	ENE	2.0		
22 Jul 2021	7:00 PM	ENE	2.0		
22 Jul 2021	8:00 PM	ENE	2.4		
22 Jul 2021	9:00 PM	ENE	1.5		
22 Jul 2021	10:00 PM	ENE	1.5		
22 Jul 2021	11:00 PM	ENE	1.5		
23 Jul 2021	12:00 AM	ENE	1.5		
23 Jul 2021	1:00 AM	NE	1.1		
23 Jul 2021	2:00 AM	ENE	1.1		
23 Jul 2021	3:00 AM	ENE	1.1		
23 Jul 2021	4:00 AM	ENE	1.1		
23 Jul 2021	5:00 AM	ENE	0.6		
23 Jul 2021	6:00 AM	NNE	0.6		
23 Jul 2021	7:00 AM	NE	0.6		
23 Jul 2021	8:00 AM	ENE	1.5		
23 Jul 2021	9:00 AM	NE	1.5		
23 Jul 2021	10:00 AM	NNE	1.1		
23 Jul 2021	11:00 AM	ENE	1.5		
23 Jul 2021	12:00 PM	SW	1.1		
23 Jul 2021	1:00 PM	ENE	1.1		
23 Jul 2021	2:00 PM	ENE	1.5		
23 Jul 2021	3:00 PM	ESE	1.5		
23 Jul 2021	4:00 PM	Е	1.5		
23 Jul 2021	5:00 PM	Е	1.1		
23 Jul 2021	6:00 PM	SW	1.5		
23 Jul 2021	7:00 PM	SW	1.1		
23 Jul 2021	8:00 PM	Е	1.1		
23 Jul 2021	9:00 PM	ENE	0.6		
23 Jul 2021	10:00 PM	ENE	1.5		
23 Jul 2021	11:00 PM	ENE	2.0		
24 Jul 2021	12:00 AM	ENE	1.1		
24 Jul 2021	1:00 AM	SW	1.1		
24 Jul 2021	2:00 AM	SW	1.1		
24 Jul 2021	3:00 AM	SW	0.6		
24 Jul 2021	4:00 AM	SW	0.6		
24 Jul 2021	5:00 AM	SW	1.1		
24 Jul 2021	6:00 AM	SW	1.5		

United Speed and Directions Date Time Wind Speed m-s Direction 24 Jul 2021 7:00 AM SW 1.5 24 Jul 2021 8:00 AM SW 1.5 24 Jul 2021 9:00 AM SW 1.1 24 Jul 2021 10:00 AM SW 1.5 24 Jul 2021 11:00 AM SW 3.3 24 Jul 2021 12:00 PM SW 2.9 24 Jul 2021 12:00 PM SW 2.9 24 Jul 2021 2:00 PM SW 2.4 24 Jul 2021 3:00 PM SW 2.4 24 Jul 2021 4:00 PM SW 2.4 24 Jul 2021 6:00 PM SW 2.4 24 Jul 2021 6:00 PM SW 1.1 24 Jul 2021 7:00 PM SW 1.1 24 Jul 2021 8:00 PM ENE 1.5 24 Jul 2021 10:00 PM SW 1.1 24 Jul 2021 10:00 PM SW 1.1 25 Jul	July 2021											
24 Jul 2021 7:00 AM SW 1.5 24 Jul 2021 8:00 AM SW 1.5 24 Jul 2021 9:00 AM SW 1.1 24 Jul 2021 10:00 AM SW 1.5 24 Jul 2021 11:00 AM SW 3.3 24 Jul 2021 12:00 PM SW 2.9 24 Jul 2021 2:00 PM SW 2.9 24 Jul 2021 2:00 PM SW 2.9 24 Jul 2021 3:00 PM SW 2.9 24 Jul 2021 4:00 PM SW 2.4 24 Jul 2021 5:00 PM SW 2.9 24 Jul 2021 6:00 PM SW 2.4 24 Jul 2021 7:00 PM SW 1.1 24 Jul 2021 8:00 PM ENE 1.5 24 Jul 2021 9:00 PM ENE 1.5 24 Jul 2021 10:00 PM SW 1.1 25 Jul 2021 10:00 AM SW 1.1 25 Jul 2021 1:00 AM SW 1.1<		Wind Speed a	and Directions									
24 Jul 20218:00 AMSW1.524 Jul 20219:00 AMSW1.124 Jul 202110:00 AMSW1.524 Jul 202111:00 AMSW3.324 Jul 202112:00 PMSW2.924 Jul 20211:00 PMSW2.424 Jul 20212:00 PMSW2.424 Jul 20213:00 PMSW2.424 Jul 20214:00 PMSW2.424 Jul 20215:00 PMSW2.424 Jul 20216:00 PMSW2.424 Jul 20216:00 PMSW2.924 Jul 20216:00 PMSW2.924 Jul 20217:00 PMSW1.124 Jul 20219:00 PMENE1.524 Jul 202110:00 PMENE1.524 Jul 202111:00 PMSW1.125 Jul 202112:00 AMSW2.025 Jul 202112:00 AMSW1.125 Jul 20213:00 AMSW1.125 Jul 20213:00 AMSW1.125 Jul 20213:00 AMSW1.125 Jul 20213:00 AMSW1.125 Jul 20219:00 AMSW2.025 Jul 20217:00 AMSW2.025 Jul 20216:00 AMSW2.025 Jul 20219:00 AMSW2.025 Jul 20219:00 AMSW2.025 Jul 20219:00 AMSW2.025 Jul 20219:00 AMSW2.	Date	Time	Wind Speed m-s	Direction								
24 Jul 2021 9:00 AM SW 1.1 24 Jul 2021 10:00 AM SW 1.5 24 Jul 2021 11:00 AM SW 3.3 24 Jul 2021 12:00 PM SW 2.9 24 Jul 2021 12:00 PM SW 2.9 24 Jul 2021 2:00 PM SW 2.4 24 Jul 2021 3:00 PM SW 2.4 24 Jul 2021 4:00 PM SW 2.4 24 Jul 2021 6:00 PM SW 2.4 24 Jul 2021 6:00 PM SW 2.9 24 Jul 2021 7:00 PM SW 2.9 24 Jul 2021 7:00 PM SW 1.1 24 Jul 2021 9:00 PM ENE 1.5 24 Jul 2021 10:00 PM ENE 1.1 25 Jul 2021 10:00 PM SW 1.1 25 Jul 2021 1:00 AM SW 1.1 25 Jul 2021 1:00 AM SW 1.1 25 Jul 2021 3:00 AM SW 1.1	24 Jul 2021	7:00 AM	SW	1.5								
24 Jul 2021 10:00 AM SW 1.5 24 Jul 2021 11:00 AM SW 3.3 24 Jul 2021 12:00 PM SW 2.9 24 Jul 2021 1:00 PM SW 3.3 24 Jul 2021 2:00 PM SW 2.4 24 Jul 2021 3:00 PM SW 2.4 24 Jul 2021 3:00 PM SW 2.4 24 Jul 2021 5:00 PM SW 2.4 24 Jul 2021 6:00 PM SW 2.4 24 Jul 2021 6:00 PM SW 2.4 24 Jul 2021 7:00 PM SW 1.1 24 Jul 2021 9:00 PM ENE 1.5 24 Jul 2021 10:00 PM ENE 1.1 24 Jul 2021 10:00 PM SW 1.1 25 Jul 2021 12:00 AM SW 2.0 25 Jul 2021 12:00 AM SW 1.1 25 Jul 2021 1:00 AM SW 1.1 25 Jul 2021 3:00 AM SW 1.	24 Jul 2021	8:00 AM	SW	1.5								
24 Jul 2021 11:00 AM SW 3.3 24 Jul 2021 12:00 PM SW 2.9 24 Jul 2021 1:00 PM SW 3.3 24 Jul 2021 2:00 PM SW 2.4 24 Jul 2021 3:00 PM SW 2.4 24 Jul 2021 3:00 PM SW 2.4 24 Jul 2021 4:00 PM SW 2.4 24 Jul 2021 5:00 PM SW 2.4 24 Jul 2021 6:00 PM SW 2.4 24 Jul 2021 7:00 PM SW 2.9 24 Jul 2021 9:00 PM ENE 1.5 24 Jul 2021 9:00 PM ENE 1.5 24 Jul 2021 10:00 PM ENE 1.1 24 Jul 2021 10:00 PM SW 1.1 25 Jul 2021 12:00 AM SW 2.0 25 Jul 2021 12:00 AM SW 1.1 25 Jul 2021 3:00 AM SW 1.1 25 Jul 2021 5:00 AM SW 1.	24 Jul 2021	9:00 AM	SW	1.1								
24 Jul 202112:00 PMSW2.924 Jul 20211:00 PMSW3.324 Jul 20212:00 PMSW2.424 Jul 20213:00 PMSW2.924 Jul 20214:00 PMSW2.424 Jul 20215:00 PMSW2.424 Jul 20216:00 PMSW2.424 Jul 20216:00 PMSW2.924 Jul 20217:00 PMSW1.124 Jul 20219:00 PMENE1.524 Jul 20219:00 PMENE1.524 Jul 202110:00 PMENE1.124 Jul 202111:00 PMSW2.025 Jul 202112:00 AMSW2.025 Jul 202112:00 AMSW1.125 Jul 20213:00 AMSW1.125 Jul 20213:00 AMSW1.125 Jul 20215:00 AMSW1.125 Jul 20215:00 AMSW1.125 Jul 20217:00 AMSW2.025 Jul 20217:00 AMSW2.025 Jul 20217:00 AMSW2.025 Jul 20219:00 AMSW2.025 Jul 202110:00 PMESE1.525 Jul 202110:00 PMESE <td>24 Jul 2021</td> <td>10:00 AM</td> <td>SW</td> <td>1.5</td>	24 Jul 2021	10:00 AM	SW	1.5								
24 Jul 20211:00 PMSW3.324 Jul 20212:00 PMSW2.424 Jul 20213:00 PMSW2.924 Jul 20214:00 PMSW2.424 Jul 20215:00 PMSW2.424 Jul 20216:00 PMSW2.424 Jul 20216:00 PMSW2.924 Jul 20217:00 PMSW1.124 Jul 20218:00 PMENE1.524 Jul 20219:00 PMENE1.524 Jul 202110:00 PMENE1.124 Jul 202111:00 PMSW1.125 Jul 202112:00 AMSW2.025 Jul 202112:00 AMSW1.125 Jul 20212:00 AMSW1.125 Jul 20213:00 AMSW1.125 Jul 20213:00 AMSW1.125 Jul 20215:00 AMSW1.125 Jul 20215:00 AMSW1.125 Jul 20216:00 AMSW1.125 Jul 20217:00 AMSW2.025 Jul 20217:00 AMSW2.025 Jul 202110:00 AMSW	24 Jul 2021	11:00 AM	SW	3.3								
24 Jul 20212:00 PMSW2.424 Jul 20213:00 PMSW2.924 Jul 20214:00 PMSW2.424 Jul 20215:00 PMSW2.424 Jul 20216:00 PMSW2.924 Jul 20217:00 PMSW1.124 Jul 20218:00 PMENE1.524 Jul 20219:00 PMENE1.524 Jul 202110:00 PMENE1.124 Jul 202110:00 PMSW1.125 Jul 202111:00 PMSW2.025 Jul 202112:00 AMSW1.125 Jul 202110:00 AMSW1.125 Jul 202110:00 AMSW1.125 Jul 202110:00 AMSW1.125 Jul 202110:00 AMSW1.125 Jul 20213:00 AMSW1.125 Jul 20213:00 AMSW1.125 Jul 20216:00 AMSW1.125 Jul 20216:00 AMSW2.025 Jul 20219:00 AMSW2.025 Jul 20219:00 AMSW2.025 Jul 202110:00 PMESE	24 Jul 2021	12:00 PM	SW	2.9								
24 Jul 20213:00 PMSW2.924 Jul 20214:00 PMSW2.424 Jul 20215:00 PMSW2.424 Jul 20216:00 PMSW2.924 Jul 20217:00 PMSW1.124 Jul 20218:00 PMENE1.524 Jul 20219:00 PMENE1.524 Jul 202110:00 PMENE1.124 Jul 202111:00 PMSW1.125 Jul 202111:00 PMSW2.025 Jul 202112:00 AMSW1.125 Jul 202112:00 AMSW1.125 Jul 20211:00 AMSW1.125 Jul 20213:00 AMSW1.125 Jul 20213:00 AMSW1.125 Jul 20216:00 AMSW1.125 Jul 20217:00 AMSW2.025 Jul 20217:00 AMSW2.025 Jul 20219:00 AMSW2.025 Jul 202110:00 AMSW2.025 Jul 202110:00 AMSW2.025 Jul 202110:00 AMSW2.025 Jul 202111:00 AMESE1.125 Jul 202110:00 AMSW2.025 Jul 202110:00 AMSW2.025 Jul 202110:00 AMSW2.025 Jul 202110:00 AMSW2.025 Jul 202110:00 PMESE1.525 Jul 202110:00 PMSW2.025 Jul 202110:00 PMS	24 Jul 2021	1:00 PM	SW	3.3								
24 Jul 20214:00 PMSW2.424 Jul 20215:00 PMSW2.424 Jul 20216:00 PMSW2.924 Jul 20217:00 PMSW1.124 Jul 20218:00 PMENE1.524 Jul 20219:00 PMENE1.524 Jul 202110:00 PMENE1.124 Jul 202111:00 PMSW1.125 Jul 202111:00 AMSW2.025 Jul 202112:00 AMSW1.125 Jul 20211:00 AMSW1.125 Jul 20212:00 AMSW1.125 Jul 20213:00 AMSW1.125 Jul 20215:00 AMSW1.125 Jul 20216:00 AMSW1.125 Jul 20217:00 AMSW2.025 Jul 202110:00 AMSW2.425 Jul 202110:00 AMSW2.425 Jul 202110:00 AMSW2.025 Jul 20211:00 PMESE1.525 Jul 20211:00 PMESE1.525 Jul 20211:00 PMSW2.025 Jul 20211:00 PMSW2.025 Jul 20211:00 PMESE1.525 Jul 20211:00 PMSW2.025 Jul 20211:00 PMSW <td>24 Jul 2021</td> <td>2:00 PM</td> <td>SW</td> <td>2.4</td>	24 Jul 2021	2:00 PM	SW	2.4								
24 Jul 20215:00 PMSW2.424 Jul 20216:00 PMSW2.924 Jul 20217:00 PMSW1.124 Jul 20218:00 PMENE1.524 Jul 20219:00 PMENE1.524 Jul 202110:00 PMENE1.124 Jul 202111:00 PMSW1.125 Jul 202112:00 AMSW2.025 Jul 202112:00 AMSW1.125 Jul 20211:00 AMSW1.125 Jul 20212:00 AMSW1.125 Jul 20213:00 AMSW1.125 Jul 20215:00 AMSW1.125 Jul 20215:00 AMSW1.125 Jul 20216:00 AMSW1.125 Jul 20217:00 AMSW2.025 Jul 202110:00 AMSW2.425 Jul 202110:00 AMSW2.425 Jul 202110:00 AMSW2.025 Jul 20211:00 PMESE1.525 Jul 20211:00 PMESE1.525 Jul 20211:00 PMSW2.025 Jul 20211:00 PMSW2.025 Jul 20211:00 PMSW2.025 Jul 20211:00 PMSW2.425 Jul 20213:00 PMSW <td>24 Jul 2021</td> <td>3:00 PM</td> <td>SW</td> <td>2.9</td>	24 Jul 2021	3:00 PM	SW	2.9								
24 Jul 20216:00 PMSW2.924 Jul 20217:00 PMSW1.124 Jul 20218:00 PMENE1.524 Jul 20219:00 PMENE1.524 Jul 202110:00 PMENE1.124 Jul 202111:00 PMSW1.125 Jul 202112:00 AMSW2.025 Jul 202112:00 AMSW1.125 Jul 20212:00 AMSW1.125 Jul 20212:00 AMSW1.125 Jul 20213:00 AMSW1.125 Jul 20213:00 AMSW1.125 Jul 20215:00 AMSW1.125 Jul 20216:00 AMSW1.125 Jul 20217:00 AMSW2.025 Jul 20219:00 AMSW2.025 Jul 202110:00 AMSW2.425 Jul 202110:00 AMSW2.025 Jul 202110:00 PMESE1.525 Jul 202110:00 PMESE1.525 Jul 202110:00 PMSW2.025 Jul 202110:00 PMSW2.025 Jul 202110:00 PMSW2.025 Jul 202110:00 PMSW2.025 Jul 202110:00 PMSW2.925 Jul 20215:00 PM	24 Jul 2021	4:00 PM	SW	2.4								
24 Jul 20217:00 PMSW1.124 Jul 20218:00 PMENE1.524 Jul 20219:00 PMENE1.524 Jul 202110:00 PMENE1.124 Jul 202111:00 PMSW1.125 Jul 202112:00 AMSW2.025 Jul 202112:00 AMSW1.125 Jul 20212:00 AMSW1.125 Jul 20212:00 AMSW1.125 Jul 20213:00 AMSW1.125 Jul 20213:00 AMSW1.125 Jul 20215:00 AMSW1.125 Jul 20215:00 AMSW1.125 Jul 20216:00 AMSW2.025 Jul 20217:00 AMSW2.025 Jul 20219:00 AMSW2.025 Jul 202110:00 AMSW2.025 Jul 202110:00 AMSW2.425 Jul 202110:00 AMSW2.425 Jul 202110:00 PMESE1.525 Jul 202110:00 PMESE1.525 Jul 202110:00 PMSW2.025 Jul 202110:00 PMSW2.025 Jul 202110:00 PMSW2.025 Jul 202110:00 PMESE1.525 Jul 202110:00 PMSW2.025 Jul 20213:00 PMSW2.925 Jul 20213:00 PMSW2.925 Jul 20215:00 PMSW2.925 Jul 20215:00 PMSW	24 Jul 2021	5:00 PM	SW	2.4								
24 Jul 20218:00 PMENE1.524 Jul 20219:00 PMENE1.524 Jul 202110:00 PMENE1.124 Jul 202111:00 PMSW1.125 Jul 202112:00 AMSW2.025 Jul 202112:00 AMSW1.125 Jul 20212:00 AMSW1.125 Jul 20212:00 AMSW1.125 Jul 20213:00 AMSW1.125 Jul 20213:00 AMSW1.125 Jul 20215:00 AMSW1.125 Jul 20215:00 AMSW1.125 Jul 20216:00 AMSW1.125 Jul 20217:00 AMSW2.025 Jul 20219:00 AMSW2.025 Jul 202110:00 AMSW2.025 Jul 202110:00 AMSW2.425 Jul 202110:00 AMSW2.425 Jul 202110:00 AMSW2.025 Jul 202110:00 AMSW2.025 Jul 202110:00 AMSW2.425 Jul 202110:00 PMESE1.525 Jul 202110:00 PMESE1.525 Jul 20211:00 PMESE1.525 Jul 20211:00 PMSW2.025 Jul 20211:00 PMSW2.925 Jul 20215:00 PMSW2.925 Jul 20215:00 PMSW2.925 Jul 20215:00 PMSW2.925 Jul 20216:00 PMSW </td <td>24 Jul 2021</td> <td>6:00 PM</td> <td>SW</td> <td>2.9</td>	24 Jul 2021	6:00 PM	SW	2.9								
24 Jul 20219:00 PMENE1.524 Jul 202110:00 PMENE1.124 Jul 202111:00 PMSW1.125 Jul 202112:00 AMSW2.025 Jul 20211:00 AMSW1.125 Jul 20212:00 AMSW1.125 Jul 20212:00 AMSW1.125 Jul 20213:00 AMSW1.125 Jul 20213:00 AMSW1.125 Jul 20215:00 AMSW1.125 Jul 20215:00 AMSW1.125 Jul 20215:00 AMSW1.125 Jul 20217:00 AMSW2.025 Jul 20217:00 AMSW2.025 Jul 20219:00 AMSW2.025 Jul 202110:00 AMSW2.425 Jul 202111:00 AMESE1.525 Jul 202111:00 PMESE1.525 Jul 202111:00 PMESE1.525 Jul 202112:00 PMSW2.025 Jul 202112:00 PMESE1.525 Jul 202112:00 PMSW2.025 Jul 20213:00 PMSW2.925 Jul 20215:00 PMSW2.925 Jul 20215:00 PMSW2.925 Jul 20215:00 PMSW2.925 Jul 20215:00 PMSW2.925 Jul 20216:00 PMSW3.3	24 Jul 2021	7:00 PM	SW	1.1								
24 Jul 202110:00 PMENE1.124 Jul 202111:00 PMSW1.125 Jul 202112:00 AMSW2.025 Jul 20211:00 AMSW1.125 Jul 20212:00 AMSW1.125 Jul 20213:00 AMSW1.125 Jul 20213:00 AMSW1.125 Jul 20214:00 AMSW1.125 Jul 20215:00 AMSW1.125 Jul 20215:00 AMSW1.125 Jul 20216:00 AMSW1.125 Jul 20217:00 AMSW2.025 Jul 20218:00 AMSW2.025 Jul 20219:00 AMSW2.025 Jul 202110:00 AMSW2.425 Jul 202111:00 AMESE1.525 Jul 202112:00 PMESE1.525 Jul 202112:00 PMSW2.025 Jul 20211:00 PMESE1.525 Jul 20211:00 PMESE1.525 Jul 20211:00 PMSW2.025 Jul 20213:00 PMSW2.425 Jul 20213:00 PMSW2.925 Jul 20215:00 PMSW2.925 Jul 20215:00 PMSW2.925 Jul 20216:00 PMSW3.3	24 Jul 2021	8:00 PM	ENE	1.5								
24 Jul 202111:00 PMSW1.125 Jul 202112:00 AMSW2.025 Jul 20211:00 AMSW1.125 Jul 20212:00 AMSW1.125 Jul 20213:00 AMSW1.125 Jul 20213:00 AMSW1.125 Jul 20214:00 AMSW1.125 Jul 20215:00 AMSW1.125 Jul 20215:00 AMSW1.125 Jul 20216:00 AMSW1.125 Jul 20217:00 AMSW2.025 Jul 20217:00 AMSW2.025 Jul 20219:00 AMSW2.025 Jul 20219:00 AMSW2.025 Jul 202110:00 AMSW2.425 Jul 202111:00 PMESE1.525 Jul 202112:00 PMESE1.525 Jul 202112:00 PMSW2.025 Jul 20213:00 PMSW2.925 Jul 20213:00 PMSW2.925 Jul 20215:00 PMSW2.925 Jul 20215:00 PMSW2.925 Jul 20216:00 PMSW3.3	24 Jul 2021	9:00 PM	ENE	1.5								
25 Jul 202112:00 AMSW2.025 Jul 20211:00 AMSW1.125 Jul 20212:00 AMSW1.125 Jul 20213:00 AMSW1.125 Jul 20214:00 AMSW1.125 Jul 20215:00 AMSW1.125 Jul 20216:00 AMSW1.125 Jul 20217:00 AMSW2.025 Jul 20217:00 AMSW2.025 Jul 20219:00 AMSW2.025 Jul 20219:00 AMSW2.025 Jul 202110:00 AMSW2.425 Jul 202111:00 PMESE1.525 Jul 202112:00 PMESE1.525 Jul 202112:00 PMSW2.025 Jul 202112:00 PMSW2.025 Jul 202112:00 PMSW2.025 Jul 20213:00 PMSW2.925 Jul 20213:00 PMSW2.925 Jul 20216:00 PMSW2.925 Jul 20215:00 PMSW2.925 Jul 20216:00 PMSW3.3	24 Jul 2021	10:00 PM	ENE	1.1								
25 Jul 20211:00 AMSW1.125 Jul 20212:00 AMSW1.125 Jul 20213:00 AMSW1.125 Jul 20214:00 AMSW1.125 Jul 20215:00 AMSW1.125 Jul 20216:00 AMSW1.125 Jul 20216:00 AMSW1.125 Jul 20217:00 AMSW2.025 Jul 20217:00 AMSW2.025 Jul 20219:00 AMSW2.025 Jul 202110:00 AMSW2.425 Jul 202111:00 AMESE1.125 Jul 202112:00 PMESE1.525 Jul 202112:00 PMSW2.025 Jul 20211:00 PMESE1.525 Jul 20211:00 PMESE1.525 Jul 20213:00 PMSW2.425 Jul 20213:00 PMSW2.925 Jul 20215:00 PMSW2.925 Jul 20215:00 PMSW2.925 Jul 20216:00 PMSW3.3	24 Jul 2021	11:00 PM	SW	1.1								
25 Jul 20212:00 AMSW1.125 Jul 20213:00 AMSW1.125 Jul 20214:00 AMSW1.125 Jul 20215:00 AMSW1.125 Jul 20216:00 AMSW1.125 Jul 20217:00 AMSW2.025 Jul 20217:00 AMSW2.025 Jul 20219:00 AMSW2.025 Jul 20219:00 AMSW2.025 Jul 202110:00 AMSW2.425 Jul 202111:00 AMESE1.125 Jul 202112:00 PMESE1.525 Jul 202112:00 PMSW2.025 Jul 20211:00 PMESE1.525 Jul 20211:00 PMESE1.525 Jul 20211:00 PMSW2.025 Jul 20213:00 PMSW2.925 Jul 20215:00 PMSW2.925 Jul 20215:00 PMSW2.925 Jul 20216:00 PMSW3.3	25 Jul 2021	12:00 AM	SW	2.0								
25 Jul 20213:00 AMSW1.125 Jul 20214:00 AMSW1.125 Jul 20215:00 AMSW1.125 Jul 20216:00 AMSW1.125 Jul 20217:00 AMSW2.025 Jul 20218:00 AMSW2.025 Jul 20219:00 AMSW2.025 Jul 202110:00 AMSW2.025 Jul 202110:00 AMSW2.425 Jul 202111:00 AMESE1.125 Jul 202112:00 PMESE1.525 Jul 202112:00 PMSW2.025 Jul 20211:00 PMESE1.525 Jul 20211:00 PMESE1.525 Jul 20211:00 PMSW2.025 Jul 20213:00 PMSW2.425 Jul 20213:00 PMSW2.925 Jul 20215:00 PMSW2.925 Jul 20215:00 PMSW2.925 Jul 20216:00 PMSW3.3	25 Jul 2021	1:00 AM	SW	1.1								
25 Jul 20214:00 AMSW1.125 Jul 20215:00 AMSW1.125 Jul 20216:00 AMSW1.125 Jul 20217:00 AMSW2.025 Jul 20218:00 AMSW2.025 Jul 20219:00 AMSW2.025 Jul 202110:00 AMSW2.025 Jul 202110:00 AMSW2.425 Jul 202111:00 AMESE1.125 Jul 202112:00 PMESE1.525 Jul 202112:00 PMSW2.025 Jul 20211:00 PMESE1.525 Jul 20211:00 PMSW2.025 Jul 20213:00 PMSW2.425 Jul 20213:00 PMSW2.925 Jul 20215:00 PMSW2.925 Jul 20216:00 PMSW2.925 Jul 20216:00 PMSW3.3	25 Jul 2021	2:00 AM	SW	1.1								
25 Jul 20215:00 AMSW1.125 Jul 20216:00 AMSW1.125 Jul 20217:00 AMSW2.025 Jul 20218:00 AMSW2.025 Jul 20219:00 AMSW2.025 Jul 202110:00 AMSW2.025 Jul 202110:00 AMSW2.425 Jul 202111:00 AMESE1.125 Jul 202112:00 PMESE1.525 Jul 202112:00 PMESE1.525 Jul 20211:00 PMSW2.025 Jul 20213:00 PMSW2.025 Jul 20213:00 PMSW2.925 Jul 20215:00 PMSW2.925 Jul 20215:00 PMSW2.925 Jul 20216:00 PMSW3.3	25 Jul 2021	3:00 AM	SW	1.1								
25 Jul 20216:00 AMSW1.125 Jul 20217:00 AMSW2.025 Jul 20218:00 AMSW2.025 Jul 20219:00 AMSW2.025 Jul 202110:00 AMSW2.425 Jul 202111:00 AMESE1.125 Jul 202112:00 PMESE1.525 Jul 202112:00 PMESE1.525 Jul 202112:00 PMSW2.025 Jul 20211:00 PMESE1.525 Jul 20211:00 PMSW2.025 Jul 20213:00 PMSW2.425 Jul 20214:00 PMSW2.925 Jul 20215:00 PMSW2.925 Jul 20216:00 PMSW3.3	25 Jul 2021	4:00 AM	SW	1.1								
25 Jul 20217:00 AMSW2.025 Jul 20218:00 AMSW2.025 Jul 20219:00 AMSW2.025 Jul 202110:00 AMSW2.425 Jul 202111:00 AMESE1.125 Jul 202112:00 PMESE1.525 Jul 20211:00 PMESE1.525 Jul 20211:00 PMSW2.025 Jul 20211:00 PMSW2.025 Jul 20213:00 PMSW2.425 Jul 20213:00 PMSW2.925 Jul 20215:00 PMSW2.925 Jul 20215:00 PMSW3.3	25 Jul 2021	5:00 AM	SW	1.1								
25 Jul 20218:00 AMSW2.025 Jul 20219:00 AMSW2.025 Jul 202110:00 AMSW2.425 Jul 202111:00 AMESE1.125 Jul 202112:00 PMESE1.525 Jul 20211:00 PMESE1.525 Jul 20212:00 PMSW2.025 Jul 20213:00 PMSW2.425 Jul 20213:00 PMSW2.925 Jul 20215:00 PMSW2.925 Jul 20216:00 PMSW3.3	25 Jul 2021	6:00 AM	SW	1.1								
25 Jul 20219:00 AMSW2.025 Jul 202110:00 AMSW2.425 Jul 202111:00 AMESE1.125 Jul 202112:00 PMESE1.525 Jul 20211:00 PMESE1.525 Jul 20212:00 PMSW2.025 Jul 20213:00 PMSW2.425 Jul 20215:00 PMSW2.925 Jul 20216:00 PMSW2.9	25 Jul 2021	7:00 AM	SW	2.0								
25 Jul 202110:00 AMSW2.425 Jul 202111:00 AMESE1.125 Jul 202112:00 PMESE1.525 Jul 20211:00 PMESE1.525 Jul 20212:00 PMSW2.025 Jul 20213:00 PMSW2.425 Jul 20214:00 PMSW2.925 Jul 20215:00 PMSW2.925 Jul 20216:00 PMSW3.3	25 Jul 2021	8:00 AM	SW	2.0								
25 Jul 202111:00 AMESE1.125 Jul 202112:00 PMESE1.525 Jul 20211:00 PMESE1.525 Jul 20212:00 PMSW2.025 Jul 20213:00 PMSW2.425 Jul 20214:00 PMSW2.925 Jul 20215:00 PMSW2.925 Jul 20216:00 PMSW3.3	25 Jul 2021	9:00 AM	SW	2.0								
25 Jul 202112:00 PMESE1.525 Jul 20211:00 PMESE1.525 Jul 20212:00 PMSW2.025 Jul 20213:00 PMSW2.425 Jul 20214:00 PMSW2.925 Jul 20215:00 PMSW2.925 Jul 20216:00 PMSW3.3	25 Jul 2021	10:00 AM	SW	2.4								
25 Jul 20211:00 PMESE1.525 Jul 20212:00 PMSW2.025 Jul 20213:00 PMSW2.425 Jul 20214:00 PMSW2.925 Jul 20215:00 PMSW2.925 Jul 20216:00 PMSW3.3	25 Jul 2021	11:00 AM	ESE	1.1								
25 Jul 20212:00 PMSW2.025 Jul 20213:00 PMSW2.425 Jul 20214:00 PMSW2.925 Jul 20215:00 PMSW2.925 Jul 20216:00 PMSW3.3	25 Jul 2021	12:00 PM	ESE	1.5								
25 Jul 2021 3:00 PM SW 2.4 25 Jul 2021 4:00 PM SW 2.9 25 Jul 2021 5:00 PM SW 2.9 25 Jul 2021 6:00 PM SW 3.3	25 Jul 2021	1:00 PM	ESE	1.5								
25 Jul 2021 4:00 PM SW 2.9 25 Jul 2021 5:00 PM SW 2.9 25 Jul 2021 6:00 PM SW 3.3	25 Jul 2021	2:00 PM	SW	2.0								
25 Jul 2021 5:00 PM SW 2.9 25 Jul 2021 6:00 PM SW 3.3	25 Jul 2021	3:00 PM	SW	2.4								
25 Jul 2021 6:00 PM SW 3.3	25 Jul 2021	4:00 PM	SW	2.9								
	25 Jul 2021	5:00 PM	SW	2.9								
25 Jul 2021 7:00 PM SW 2.9	25 Jul 2021	6:00 PM	SW	3.3								
	25 Jul 2021	7:00 PM	SW	2.9								
25 Jul 2021 8:00 PM ENE 1.1	25 Jul 2021	8:00 PM	ENE	1.1								
25 Jul 2021 9:00 PM ENE 1.1	25 Jul 2021	9:00 PM	ENE	1.1								
25 Jul 2021 10:00 PM ENE 1.5	25 Jul 2021	10:00 PM	ENE	1.5								
25 Jul 2021 11:00 PM ENE 1.1	25 Jul 2021	11:00 PM	ENE	1.1								
26 Jul 2021 12:00 AM NE 1.5	26 Jul 2021	12:00 AM	NE	1.5								
26 Jul 2021 1:00 AM ENE 0.6	26 Jul 2021	1:00 AM	ENE	0.6								


July 2021											
	Wind Speed a	and Directions	-								
Date	Time	Wind Speed m-s	Direction								
26 Jul 2021	2:00 AM	ENE	1.1								
26 Jul 2021	3:00 AM	ENE	1.1								
26 Jul 2021	4:00 AM	NNE	0.6								
26 Jul 2021	5:00 AM	NNE	1.5								
26 Jul 2021	6:00 AM	SSE	1.1								
26 Jul 2021	7:00 AM	NNE	1.1								
26 Jul 2021	8:00 AM	NE	1.5								
26 Jul 2021	9:00 AM	SW	2.4								
26 Jul 2021	10:00 AM	ENE	0.6								
26 Jul 2021	11:00 AM	NE	0.6								
26 Jul 2021	12:00 PM	ENE	0.6								
26 Jul 2021	1:00 PM	ENE	1.1								
26 Jul 2021	2:00 PM	ENE	2.0								
26 Jul 2021	3:00 PM	SW	1.1								
26 Jul 2021	4:00 PM	Е	0.6								
26 Jul 2021	5:00 PM	ENE	1.1								
26 Jul 2021	6:00 PM	ENE	2.9								
26 Jul 2021	7:00 PM	ENE	1.5								
26 Jul 2021	8:00 PM	ENE	1.5								
26 Jul 2021	9:00 PM	ENE	1.1								
26 Jul 2021	10:00 PM	SSW	1.1								
26 Jul 2021	11:00 PM	NNE	1.5								
27 Jul 2021	12:00 AM	NNE	1.5								
27 Jul 2021	1:00 AM	NNE	1.5								
27 Jul 2021	2:00 AM	NNE	2.0								
27 Jul 2021	3:00 AM	NNE	2.0								
27 Jul 2021	4:00 AM	NNE	1.5								
27 Jul 2021	5:00 AM	NE	2.0								
27 Jul 2021	6:00 AM	NNE	2.0								
27 Jul 2021	7:00 AM	NNE	2.0								
27 Jul 2021	8:00 AM	NNE	2.4								
27 Jul 2021	9:00 AM	NNE	2.4								
27 Jul 2021	10:00 AM	NNE	2.4								
27 Jul 2021	11:00 AM	NNE	2.0								
27 Jul 2021	12:00 PM	NNE	2.4								
27 Jul 2021	1:00 PM	NE	2.0								
27 Jul 2021	2:00 PM	NNE	2.0								
27 Jul 2021	3:00 PM	NNE	2.4								
27 Jul 2021	4:00 PM	NNE	2.4								
27 Jul 2021	5:00 PM	NNE	2.9								
27 Jul 2021	6:00 PM	NE	2.9								
27 Jul 2021	7:00 PM	NE	2.9								
27 Jul 2021	8:00 PM	NNE	2.4								


July 2021											
	Wind Speed a	nd Directions									
Date	Time	Wind Speed m-s	Direction								
27 Jul 2021	9:00 PM	NNE	2.9								
27 Jul 2021	10:00 PM	NNE	2.9								
27 Jul 2021	11:00 PM	NNE	2.4								
28 Jul 2021	12:00 AM	NE	2.0								
28 Jul 2021	1:00 AM	NNE	1.5								
28 Jul 2021	2:00 AM	NNE	2.0								
28 Jul 2021	3:00 AM	SSE	1.5								
28 Jul 2021	4:00 AM	NNE	2.4								
28 Jul 2021	5:00 AM	NNE	2.4								
28 Jul 2021	6:00 AM	NNE	2.4								
28 Jul 2021	7:00 AM	NNE	2.4								
28 Jul 2021	8:00 AM	NE	2.0								
28 Jul 2021	9:00 AM	SSW	2.0								
28 Jul 2021	10:00 AM	NNE	2.9								
28 Jul 2021	11:00 AM	SW	2.4								
28 Jul 2021	12:00 PM	W	2.4								
28 Jul 2021	1:00 PM	W	2.9								
28 Jul 2021	2:00 PM	W	3.3								
28 Jul 2021	3:00 PM	W	3.3								
28 Jul 2021	4:00 PM	W	3.8								
28 Jul 2021	5:00 PM	WNW	2.4								
28 Jul 2021	6:00 PM	W	3.3								
28 Jul 2021	7:00 PM	W	2.9								
28 Jul 2021	8:00 PM	W	2.9								
28 Jul 2021	9:00 PM	W	2.4								
28 Jul 2021	10:00 PM	WNW	2.9								
28 Jul 2021	11:00 PM	W	2.4								
29 Jul 2021	12:00 AM	W	2.4								
29 Jul 2021	1:00 AM	W	2.0								
29 Jul 2021	2:00 AM	WNW	2.0								
29 Jul 2021	3:00 AM	W	2.4								
29 Jul 2021	4:00 AM	WNW	2.9								
29 Jul 2021	5:00 AM	W	2.4								
29 Jul 2021	6:00 AM	W	2.9								
29 Jul 2021	7:00 AM	W	2.9								
29 Jul 2021	8:00 AM	NW	3.8								
29 Jul 2021	9:00 AM	WNW	2.4								
29 Jul 2021	10:00 AM	W	2.4								
29 Jul 2021	11:00 AM	W	2.9								
29 Jul 2021	12:00 PM	WNW	2.4								
29 Jul 2021	1:00 PM		0.2								
29 Jul 2021	2:00 PM	ENE	2.0								
29 Jul 2021	3:00 PM	NE	2.0								


	July 2021											
	Wind Speed a	and Directions										
Date	Time	Wind Speed m-s	Direction									
29 Jul 2021	4:00 PM	NE	2.4									
29 Jul 2021	5:00 PM	NE	2.4									
29 Jul 2021	6:00 PM	NNE	2.9									
29 Jul 2021	7:00 PM	Ν	2.9									
29 Jul 2021	8:00 PM	NNE	2.9									
29 Jul 2021	9:00 PM	NNE	2.4									
29 Jul 2021	10:00 PM	NNE	2.9									
29 Jul 2021	11:00 PM	NNE	2.9									
30 Jul 2021	12:00 AM	NNE	2.4									
30 Jul 2021	1:00 AM	NNE	2.0									
30 Jul 2021	2:00 AM	NNE	1.5									
30 Jul 2021	3:00 AM	Ν	2.0									
30 Jul 2021	4:00 AM	NNE	1.5									
30 Jul 2021	5:00 AM	NNE	2.4									
30 Jul 2021	6:00 AM	NE	2.4									
30 Jul 2021	7:00 AM	ENE	2.4									
30 Jul 2021	8:00 AM	NE	2.4									
30 Jul 2021	9:00 AM	NNE	2.0									
30 Jul 2021	10:00 AM	NNE	2.0									
30 Jul 2021	11:00 AM	NE	2.9									
30 Jul 2021	12:00 PM	WNW	2.4									
30 Jul 2021	1:00 PM	NE	2.4									
30 Jul 2021	2:00 PM	NE	0.6									
30 Jul 2021	3:00 PM	NE	1.1									
30 Jul 2021	4:00 PM	NE	0.6									
30 Jul 2021	5:00 PM	NNE	0.6									
30 Jul 2021	6:00 PM	NNE	0.6									
30 Jul 2021	7:00 PM	NNE	0.6									
30 Jul 2021	8:00 PM	NE	0.6									
30 Jul 2021	9:00 PM	ENE	0.2									
30 Jul 2021	10:00 PM	NNE	0.6									
30 Jul 2021	11:00 PM	ENE	0.2									

	July 2021										
	Wind Speed a	and Directions									
Date	Time	Wind Speed m-s	Direction								
31 Jul 2021	12:00 AM	NE	0.6								
31 Jul 2021	1:00 AM	NE	0.6								
31 Jul 2021	2:00 AM	NE	2.0								
31 Jul 2021	3:00 AM	NE	2.4								
31 Jul 2021	4:00 AM	NE	2.9								
31 Jul 2021	5:00 AM	NNE	2.4								
31 Jul 2021	6:00 AM	NNE	2.9								
31 Jul 2021	7:00 AM	NNE	0.6								
31 Jul 2021	8:00 AM	ENE	0.6								
31 Jul 2021	9:00 AM	Е	0.6								
31 Jul 2021	10:00 AM	NNE	2.0								
31 Jul 2021	11:00 AM	NE	0.6								
31 Jul 2021	12:00 PM	NE	0.6								
31 Jul 2021	1:00 PM	NE	0.6								
31 Jul 2021	2:00 PM	NNE	0.6								
31 Jul 2021	3:00 PM	NE	1.5								
31 Jul 2021	4:00 PM	NNE	1.5								
31 Jul 2021	5:00 PM	NNE	1.5								
31 Jul 2021	6:00 PM	WSW	1.5								
31 Jul 2021	7:00 PM	SSW	2.4								
31 Jul 2021	8:00 PM	SW	2.4								
31 Jul 2021	9:00 PM	WSW	2.4								
31 Jul 2021	10:00 PM	NNE	2.8								
31 Jul 2021	11:00 PM	NE	2.6								

APPENDIX F 24-HOUR TSP MONITORING RESULTS AND GRAPHICAL PRESENTATIONS







Appendix F - 24-hour TSP Impact Monitoring Results

Location CKL1 - Flat 121 Cha Kwo Ling Village

	Weather	Air Temp.	Atmospheric	Filter W	eight (g)	Particulate		e Time	Sampling	Flow Rate	e (m ³ /min.)	Av. Flow	Total vol.	Conc.	Action	Limit
Start Date	Condition	(K)	Pressure, Pa (mmHg)	Initial	Final	weight (g)	Initial	Final	Time (hrs.)	Initial	Final	(m ³ /min)		(µg/m ³)	Level (µg/m3)	Level (µg/m3)
6-Jul-21	Sunny	302.4	756.8	3.6619	3.7534	0.0915	2608.0	2632.0	24.0	1.21	1.21	1.21	1737.9	52.6		
12-Jul-21	Sunny	304.0	758.0	3.6679	3.7727	0.1048	2632.0	2656.0	24.0	1.22	1.22	1.22	1751.7	59.8		
17-Jul-21	Fine	300.9	754.4	3.7121	3.7418	0.0298	2656.0	2680.0	24.0	1.22	1.22	1.22	1755.6	17.0	191.0	260.0
22-Jul-21	Sunny	302.8	750.7	3.6483	3.7674	0.1191	2686.3	2710.3	24.0	1.22	1.21	1.21	1747.7	68.1		
28-Jul-21	Sunny	303.2	750.1	3.6640	3.8760	0.2120	2710.3	2734.3	24.0	1.21	1.21	1.21	1746.3	121.4		
Note:	Bold Italic means A	Action Level exc	eedance										Min	17.0		
	Bold Italic with une	derline means	Limit Level exceedance										Max	121.4		
													Average	63.8		

Location CKL2 - Flat 103 Cha Kwo Ling Village

	Weather	Air Temp.	Atmospheric	Filter W	eight (g)	Particulate	Elaps	e Time	Sampling	Flow Rate	e (m ³ /min.)		Total vol.	Conc.	Action	Limit
Start Date	Condition	(K)	Pressure, Pa (mmHg)	Initial	Final	weight (g)	Initial	Final	Time (hrs.)	Initial	Final	(m ³ /min)	2	(µg/m ³)	Level (µg/m3)	Level (µg/m3)
6-Jul-21	Sunny	302.4	756.8	3.6636	3.7155	0.0519	14795.4	14819.4	24.0	1.20	1.21	1.20	1735.0	29.9		
12-Jul-21	Sunny	304.0	758.0	3.6526	3.7059	0.0533	14819.4	14843.4	24.0	1.22	1.22	1.22	1753.0	30.4		
17-Jul-21	Fine	300.9	754.4	3.6578	3.7671	0.1092	14843.4	14867.4	24.0	1.22	1.22	1.22	1757.7	62.1	183.0	260.0
22-Jul-21	Sunny	302.8	750.7	3.6784	3.7311	0.0527	14867.4	14891.4	24.0	1.22	1.21	1.21	1747.6	30.2		
28-Jul-21	Sunny	303.2	750.1	3.6579	3.7348	0.0770	14891.4	14915.4	24.0	1.21	1.21	1.21	1746.6	44.1		
Note:	Bold Italic means A	ction Level exce	eedance										Min	29.9		
	Bold Italic with und	lerline means l	imit Level exceedance										Max	62.1		
													Average	39.3		

Appendix F - 24-hour TSP Impact Monitoring Results

Location KTD1 - Centre of Excellence in Paediatrics (Children's Hospital)

	Weather	Air Temp.	Atmospheric	Filter W	eight (g)	Particulate	Elapse	e Time	Sampling	Flow Rate	(m ³ /min.)	Av Flow	Total vol.	Conc.	Action	Limit
Start Date	Condition	(K)	Pressure, Pa (mmHg)	Initial	Final	weight (g)	Initial	Final	Time (hrs.)	Initial	Final	(m ³ /min)		(µg/m ³)	Level (µg/m3)	Level (µg/m3)
6-Jul-21	Sunny	302.4	756.8	3.7277	3.7718	0.0441	14343.0	14367.0	24.0	1.21	1.21	1.21	1748.1	25.2		
12-Jul-21	Sunny	304.0	758.0	3.6748	3.7194	0.0447	14367.0	14391.0	24.0	1.21	1.21	1.21	1745.3	25.6		
17-Jul-21	Sunny	300.9	754.4	3.6882	3.7266	0.0383	14391.1	14415.1	24.0	1.21	1.22	1.22	1749.7	21.9	177.0	260.0
22-Jul-21	Sunny	302.8	750.7	3.6978	3.7653	0.0675	14415.1	14439.1	24.0	1.21	1.21	1.21	1740.9	38.8		
28-Jul-21	Sunny	303.2	750.1	3.6856	3.7274	0.0418	14439.1	14463.1	24.0	1.21	1.21	1.21	1739.4	24.1		
Note:	Bold Italic means A	Action Level exc	eedance										Min	21.9		
	Bold Italic with une	derline means l	Limit Level exceedance										Max	38.8		
													Average	27.1		

Location KER1 - Future Residential Development at Kerry Godown

	Weather	Air Temp.	Atmospheric	Filter W	/eight (g)	Particulate	Elaps	e Time	Sampling	Flow Rate	e (m ³ /min.)	Av Flow	Total vol.	Conc.	Action	Limit
Start Date	Condition	(K)	Pressure, Pa (mmHg)	Initial	Final	weight (g)	Initial	Final	Time (hrs.)	Initial	Final	(m ³ /min)		(µg/m ³)	Level (µg/m3)	Level (µg/m3)
6-Jul-21	Sunny	302.4	756.8	3.6666	3.8442	0.1776	12023.7	12047.7	24.0	1.21	1.21	1.21	1744.6	101.8		
12-Jul-21	Sunny	304.0	758.0	3.6581	3.9073	0.2491	12047.6	12071.6	24.0	1.21	1.21	1.21	1741.2	143.1		
17-Jul-21	Fine	300.9	754.4	3.6575	3.9288	0.2712	12071.6	12095.6	24.0	1.21	1.21	1.21	1746.4	155.3	172.0	260.0
22-Jul-21	Sunny	302.8	750.7	3.6991	3.8633	0.1641	12095.6	12119.6	24.0	1.21	1.20	1.21	1736.1	94.5		
28-Jul-21	Sunny	303.2	750.1	3.7045	3.9850	0.2806	12119.6	12143.6	24.0	1.20	1.21	1.20	1734.2	161.8		
Note:	Bold Italic means A	ction Level exc	eedance	-		-	_		-	-		-	Min	94.5		
	Bold Italic with und	lerline means l	Limit Level exceedance										Max	161.8		
													Average	131.3		

Location KTD2d - Next to the SOR Office of Trunk Road T2 in Kai Tak Area

	Weather	Air Temp.	Atmospheric	Filter W	eight (g)	Particulate	Elapse	e Time	Sampling	Flow Rate	e (m³/min.)	Av Flow	Total vol.	Conc.	Action	Limit
Start Date	Condition	(K)	Pressure, Pa (mmHg)	Initial	Final	weight (g)	Initial	Final	Time (hrs.)	Initial	Final	(m ³ /min)		(µg/m ³)	Level (µg/m3)	Level (µg/m3)
6-Jul-21	Sunny	302.4	756.8	3.6665	3.7970	0.1305	12780.8	12804.8	24.0	1.21	1.21	1.21	1743.8	74.8		
12-Jul-21	Sunny	304.0	758.0	3.6302	3.8376	0.2074	12804.9	12828.9	24.0	1.21	1.21	1.21	1739.8	119.2		
17-Jul-21	Cloudy	300.9	754.4	3.6741	3.7772	0.1031	12828.9	12852.9	24.0	1.21	1.21	1.21	1745.9	59.1	172.0	260.0
22-Jul-21	Sunny	302.8	750.7	3.6910	3.7808	0.0898	12852.9	12876.9	24.0	1.21	1.20	1.20	1733.6	51.8		
28-Jul-21	Sunny	303.2	750.1	3.6773	3.8215	0.1442	12876.9	12900.9	24.0	1.21	1.21	1.21	1745.5	82.6		
Note:	Bold Italic means A	Action Level exc	eedance										Min	51.8		
	Bold Italic with und	derline means l	limit Level exceedance										Max	119.2		
													Average	77.5		

APPENDIX G COPIES OF CALIBRATION CERTIFICATES FOR NOISE MONITORING



0025249

Customer : Cinotech Consultants Limited RM 1710, Technology Park, 18 On Lai Street, Shatin, N.T. Hong Kong		Object 1 : Serial No. /Ref. No. : Object 2 : Serial No. /Ref. No. :	ST-120 sound calibrator 181001636
Customer Code : SVEC09005 Date of calibration: 0)5/11/2020)5/11/2021	Manufacturer : Sour Certificate No.: Handle by:	ndtek 0025249 E0002

Measuring results

Reference value	Indication value	Deviation	Allowed deviation	Object
94.0dB	93.7dB	-0.3dB	+/- 0.3dB	1
114.0dB	113.6dB	-0.4dB	+/- 0.5dB	1

Measuring equipment

index	Calibrator / Master	Traceability
1	Master Sound Meter, SVAN949, sn:8571	IEC61672
2	Sound Calibrator, SV30A sn:32580	IEC60942

Ambient conditions

Temperature (20...26)°C

Humidity (20...60)%RH

Measuring procedure

Calibrated by Type 1 Sound Level Meter and 1kHz Sound Source ...

Uncertainty

+/- 0.2 dB for probability not less than 95%.

Conformity

1. The resulted values were those obtained at the time of test and applies only to the item calibrated.

2. The measurement uncertainty was calculated according to the regulations of GUM with the coverage factor k=2 and contains

the uncertainty of the measuring procedure and the uncertainty of the measuring system.

3. The equipment being used in this calibration are regularly calibrated by laboratory according to ISO/IEC17025.

4.HKAS has accredited this laboratory (HOKLAS 267) for specific calibration activities as listed in the HOKLAS directory of accredited laboratories.

5. The calibrations certificate may not be reproduced.

Measured value(s) within	the allowable deviation.	
Performed by		Approved by
ar		L
Calibration Technician	Mr. K.L. Ng	Quality Manager
Appleone Calibration Laboratory Ltd.	Rm1309, 13/F, No.77 Wing Hong S	t, KIn, HKSAR Tel: +852 2370 4437 Fax: +852 2114 0393



0025247

Customer :		Object 1 :	ST-120 sound calibrator
Cinotech Consultants Limited		Serial No. /Ref. No. : 181001608	
RM 1710, Technology Park,		Object 2 :	
18 On Lai Street, Shatin, N.T.		Serial No. /Ref. No.	
Hong Kong			
Customer Code : SVEC09005		Manufacturer : Sour	ndtek
Date of calibration:	05/11/2020	Certificate No .:	0025247
Date of the recommended re-calibration:	05/11/2021	Handle by:	E0002

Measuring results

Reference value	Indication value	Deviation	Allowed deviation	Object
94.0dB	93.7dB	-0.3dB	+/- 0.3dB	1
114.0dB	113.6dB	-0.4dB	+/- 0.5dB	1

Measuring equipment

index	Calibrator / Master	Traceability
1	Master Sound Meter, SVAN949, sn:8571	IEC61672
2	Sound Calibrator, SV30A sn:32580	IEC60942

Ambient conditions

Temperature (20...26)°C Humidity (20...60)%RH

Measuring procedure

Calibrated by Type 1 Sound Level Meter and 1kHz Sound Source -

Uncertainty

+/- 0.2 dB for probability not less than 95%.

Conformity

1. The resulted values were those obtained at the time of test and applies only to the item calibrated.

2. The measurement uncertainty was calculated according to the regulations of GUM with the coverage factor k=2 and contains

the uncertainty of the measuring procedure and the uncertainty of the measuring system.

3. The equipment being used in this calibration are regularly calibrated by laboratory according to ISO/IEC17025.

4.HKAS has accredited this laboratory (HOKLAS 267) for specific calibration activities as listed in the HOKLAS directory of accredited laboratories.

5. The calibrations certificate may not be reproduced.

Measured value(s)	within the	e allowable deviation		
Performed by	1		Approved	ьу
	at		L	~ ``
Calibration Technicia	an	Mr. K.L. Ng	Quality Ma	nager
Appleone Calibration Lat	poratory Ltd. Rm	1309, 13/F, No.77 Wing Hor	ng St, Kln, HKSAR	Tel: +852 2370 4437 Fax: +852 2114 0393



0024996

Customer :		Object 1 : BSWA 308 SLM	
Cinotech Consultants Limited		Serial No. /Ref. No. : 570188 / 550850	
RM 1710, Technology Park,		Object 2 :	
18 On Lai Street, Shatin, N.T.		Serial No. /Ref. No. :	
Hong Kong			
Customer Code : SVEC09005		Manufacturer : BSWAtech	
Date of calibration:	07/10/2020	Certificate No.: 0024996	
Date of the recommended re-calibration:	07/10/2021	Handle by: E0002	

Measuring results

Reference value	Indication value	Deviation	Allowed deviation	Object
94.0dB	92.9dB	-1.1dB	+/- 1.5dB	1
114.0dB	112.8dB	-1.2dB	+/- 1.5dB	1

Measuring equipment

index	Calibrator / Master	Traceability
1	Master Sound Meter, SVAN949, sn:8571	IEC61672
2	Sound Calibrator, SV30A sn:32580	IEC60942

Ambient conditions

Temperature (20...26)°C

Humidity (20...60)%RH

Measuring procedure

Calibrated by Type 1 Sound Calibrator with Master Sound Level Meter under 1kHz Frequency.

Uncertainty

+/- 0.2 dB for probability not less than 95%.

Conformity

1. The resulted values were those obtained at the time of test and applies only to the item calibrated.

2. The measurement uncertainty was calculated according to the regulations of GUM with the coverage factor k=2 and contains

the uncertainty of the measuring procedure and the uncertainty of the measuring system.

3. The equipment being used in this calibration are regularly calibrated by laboratory according to ISO/IEC17025.

4.HKAS has accredited this laboratory (HOKLAS 267) for specific calibration activities as listed in the HOKLAS directory of accredited laboratories.

5. The calibrations certificate may not be reproduced.						
Measured value(s) within	the allowable deviation.					
Performed by		Approved by				
le/5		Mr. K.S. Ng				
Calibration Technician	Mr. K.L. Ng	Quality Manager				
Appleone Calibration Laboratory Ltd.	Rm1309, 13/F, No.77 Wing Hong St	i, Kin, HKSAR Tel: +852 2370 4437 Fax: +852 2114 0393				



0025914

Customer : Cinotech Consultants Limited RM 1710, Technology Park,		Object 1 : Serial No. /Ref. No. : Object 2 :	Microphone
18 On Lai Street, Shatin, N.T. Hong Kong Customer Code : SVEC09005		Serial No. /Ref. No. : Manufacturer : Sva	
Date of calibration: Date of the recommended re-calibration:	22/01/2021 22/01/2022	Certificate No.: Handle by:	0025914 E0002

Measuring results

	Reference value	Indication value	Deviation	Allowed deviation	Object
	94.0dB	93.6dB	-0.4dB	+/- 1.5dB	1
ſ	114.0dB	113.5dB	-0.5dB	+/- 1.5dB	1

Measuring equipment

index	Calibrator / Master	Traceability	
1	Master Sound Meter, SVAN949,sn:8571	IEC61672	
2	Sound Calibrator, SV30A sn:32580	IEC60942	

Ambient conditions

Temperature (20...26)°C

Humidity (20...60)%RH

Measuring procedure

Calibrated by Type 1 Sound Calibrator with Master Sound Level Meter under 1kHz Frequency.

Uncertainty

+/- 0.2 dB for probability not less than 95%.

Conformity

1. The resulted values were those obtained at the time of test and applies only to the item calibrated.

2. The measurement uncertainty was calculated according to the regulations of GUM with the coverage factor k=2 and contains

the uncertainty of the measuring procedure and the uncertainty of the measuring system.

3. The equipment being used in this calibration are regularly calibrated by laboratory according to ISO/IEC17025.

4.HKAS has accredited this laboratory (HOKLAS 267) for specific calibration activities as listed in the HOKLAS directory of accredited laboratories.

5. The calibrations certificate may not be reproduced.

Measured value(s)

the allowable deviation.

Performed by

Calibration Technician

Approved by

Quality Manager

High Precision Chemical Testing Limited Rm 1904, Technology Park, 18 On Lai Street, Shatin, New Territories, Hong Kong Tel: (852) 3841 4388 Email: info@hpct.com.hk



APPLICANT: Cinotech Consultants Limited RM 1710, Technology Park, 18 On Lai Street,

Test Report No.:	00122
Date of Issue:	2021-05-12
Date Received:	2021-05-07
Test Period	2021-05-10 to
	2021-05-10
Next Due Date:	2022-05-10

ATTN: Mr. Henry Leung

Certificate of Calibration

Item for calibration

Description	Integrating Sound Level Meter
Manufacturer	BSWA Technology
Model No.	BSWA 308
Serial No.	580156
Microphone No.	580804
Equipment No.	N-12-06

Test conditions:

Room Temperature Relative Humidity : 22-25 degree Celsius : 35-70%

Method reference:

The Sound Level Calibrator has been calibrated in accordance with the documented procedures and using standard and instrument which are recommended by the manufacturer, or equivalent.

Measuring equipment :

Description	Sound Calibrator
Manufacturer	Brüel & Kjær
Model No.	TYPE 4231
Serial No.	2326353
Equipment No.	N-02-01

High Precision Chemical Testing Limited Rm 1904, Technology Park, 18 On Lai Street, Shatin, New Territories, Hong Kong Tel: (852) 3841 4388 Email: info@hpct.com.hk



Test Report

Results:

Reference value, dB	Indication value, dB	Deviation, dB	Allowed deviation, dB
94.0	94.0	0.0	± 1.5
114.0	114.0	+0.1	± 1.5

REMARK:

- 1. The indication value was obtained from the average of ten replicated measurement.
- 2. The equipment being used in this calibration are regularly calibrated by laboratory according to ISO/IEC 17025.

-----End of Report-----

PREPARED AND CHECKED BY: For and On Behalf of **High Precision Chemical Testing Limited**

Laboratory Director (CHAN Hon-Fai)

APPENDIX H NOISE MONITORING RESULTS AND GRAPHICAL PRESENTATIONS

Appendix H - Noise Monitoring Results

(0700-1900 hrs on Normal Weekdays)

Location CKL1 - Flat 121 Cha Kwo Ling Village										
				Unit: dB	(A) (30-min)					
Date	Time	Weather	Measured Noise Level			Baseline Level	Construction Noise Level			
Dulo	Time	Weather	L _{eq}	L ₁₀	L ₉₀	L _{eq}	L _{eq}			
7-Jul-21	9:30	Sunny	70.2	74.0	60.3	72.4	70.2 Measured \leq Baseline			
13-Jul-21	15:00	Sunny	71.1	71.3	70.9	72.4	71.1 Measured \leq Baseline			
19-Jul-21	9:35	Cloudy	67.1	70.3	64.8	72.4	67.1 Measured \leq Baseline			
29-Jul-21	16:00	Sunny	73.9	77.6	61.5	72.4	69			

Location CKL2 - Flat 103 Cha Kwo Ling Village										
				Unit: dB	(A) (30-min)					
Date	Time	Weather	Measured Noise Level	_evel	Baseline Level	Construction Noise Level				
Duic	Time	Weather	-							
			L _{eq}	L ₁₀	L ₉₀	L _{eq}	L _{eq}			
7-Jul-21	10:10	Sunny	71.1	74.5	63.1	71.4	71.1 Measured \leq Baseline			
13-Jul-21	15:30	Sunny	73.1	75.3	65.5	71.4	68			
19-Jul-21	9:00	Cloudy	70.3	73.4	67.2	71.4	70.3 Measured ≦ Baseline			
29-Jul-21	15:00	Sunny	75.6	79.2	62.2	71.4	74			


Location KTD1 - Centre of Excellence in Paediatrics (Rooftop of Children's Hospital)
--


					Unit:	dB (A) (30-min)		
Date	Time	Weather	Meas	sured Noise I	_evel	Baseline Level	Construction Noise Level	
Dale		Weather	L _{eq}	L ₁₀	L ₉₀	L _{eq} L _{eq}	L _{eq}	
7-Jul-21	11:59	Fine	68.1	69.2	66.8	78.0	68.1 Measured \leq Baseline	
13-Jul-21	11:30	Sunny	70.5	72.6	68.4	78.0	70.5 Measured \leq Baseline	
19-Jul-21	10:00	Sunny	70.8	72.5	69.1	78.0	70.8 Measured ≦ Baseline	
29-Jul-21	10:00	Sunny	72.8	74.5	71.1	78.0	72.8 Measured ≦ Baseline	

Location KER1 - Future Residential Development at Kerry Godown

				Unit			dB (A) (30-min)		
Date	Tim	Time Weath		Measured Noise Level			Baseline Level	Construction Noise Level	
Dale									
			1	L _{eq}	L ₁₀	L ₉₀	L _{eq}	L _{eq}	
7-Jul-2	1 11:0	00 Fii	ne 7	74.4	75.1	70.3	65.0	74	
13-Jul-2	21 12:	30 Sur	nny 6	65.0	65.4	64.1	65.0	65 Measured \leq Baseline	
19-Jul-2	21 13:0	00 Sur	nny 7	74.2	76.1	70.4	65.0	74	
29-Jul-2	21 9:0	0 Sur	nny 7	72.2	74.1	68.4	65.0	71	

Location KTD2d - Next to the SOR Office of Trunk Road T2 in Kai Tak Area									
				Unit: dB (A) (30-min)					
Date	Time	Weather	Meas	Measured Noise Level Bas	Baseline Level	Construction Noise Level			
Duto	Time	Weather							
			L _{eq}	L ₁₀	L ₉₀	L _{eq}	L _{eq}		
7-Jul-21	9:00	Fine	73.1	75.7	65.1	64.0	73		
13-Jul-21	13:45	Sunny	64.2	66.4	60.7	64.0	51		
19-Jul-21	9:00	Sunny	70.6	70.9	70.4	64.0	70		
29-Jul-21	13:00	Sunny	74.7	77.2	61.1	64.0	74		





APPENDIX I SITE AUDIT SUMMARY

Environmental Team for Trunk Road T2 and Infrastructure Works at the Former South Apron

Weekly Site Inspection Record Summary Inspection Information 210708 Checklist Reference Number 210708 Date 08 July 2021 (Thursday) Time 09:30 – 12:00

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-

Ref. No.	Remarks/Observations	Related Item No
	B. Water Quality	
	• No environmental deficiency was identified during site inspection.	
	C. Air Quality	
	No environmental deficiency was identified during site inspection	
	D. Construction Noise Impact	
	• No environmental deficiency was identified during site inspection.	
	E. Waste/Chemical Management	
	• No environmental deficiency was identified during site inspection.	
	F. Visual and Landscape	
	• No environmental deficiency was identified during site inspection.	
	G. Permits/Licences	
	• No environmental deficiency was identified during site inspection.	
	H. Marine Ecology	
	• No environmental deficiency was identified during site inspection.	
	I. Others	
	• Follow up on the previous session (Ref No.:210628), no major environmental deficiency was	
	identified during previous session.	

	Name	Signature	Date
Recorded by	Tim Lui	Cigl-	08 July 2021
Checked by	Karina Chan	Zelle	08 July 2021

Environmental Team for Trunk Road T2 and Infrastructure Works at the Former South Apron

Weekly Site Inspection Record Summary Inspection Information Checklist Reference Number 210715 Date 15 July 2021 (Thursday) Time 09:30 – 12:00

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-

Ref. No.	Remarks/Observations	Related Item No
	B. Water Quality	
	• No environmental deficiency was identified during site inspection.	
	C. Air Quality	
	No environmental deficiency was identified during site inspection	
	D. Construction Noise Impact	
	• No environmental deficiency was identified during site inspection.	
	E. Waste/Chemical Management	
	• No environmental deficiency was identified during site inspection.	
	F. Visual and Landscape	
	• No environmental deficiency was identified during site inspection.	
	G. Permits/Licences	
	• No environmental deficiency was identified during site inspection.	
	H. Marine Ecology	
	• No environmental deficiency was identified during site inspection.	
	I. Others	
	• Follow up on the previous session (Ref No.:210708), no major environmental deficiency was	
	identified during previous session.	

	Name	Signature	Date
Recorded by	Tim Lui	Cigl-	15 July 2021
Checked by	Karina Chan	Zelle	15 July 2021

Environmental Team for Trunk Road T2 and Infrastructure Works at the Former South Apron

Weekly Site Inspection Record Summary Inspection Information

Checklist Reference Number	210723	
Date	23 July 2021 (Friday)	
Time	14:00 - 15:00	

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-

Ref. No.	Remarks/Observations	Related
	B. Water Quality	
	• No environmental deficiency was identified during site inspection.	
	C. Air Quality	
	No environmental deficiency was identified during site inspection	
	D. Construction Noise Impact	
	• No environmental deficiency was identified during site inspection.	
	E. Waste/Chemical Management	
	 No environmental deficiency was identified during site inspection. 	
	F. Visual and Landscape	
	• No environmental deficiency was identified during site inspection.	
	G. Permits/Licences	
	 No environmental deficiency was identified during site inspection. 	
	H. Marine Ecology	
	• No environmental deficiency was identified during site inspection.	
	I. Others	
	• Follow up on the previous session (Ref No.:210715), no major environmental deficiency was	
	identified during previous session.	

	Name	Signature	Date
Recorded by	Tim Lui	Cigl-	23 July 2021
Checked by	Karina Chan	Zelle	23 July 2021

Environmental Team for Trunk Road T2 and Infrastructure Works at the Former South Apron

Weekly Site Inspection Record Summary Inspection Information

Checklist Reference Number	210729
Date	29 July 2021 (Thursday)
Time	09:30 - 12:00

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-

Ref. No.	Remarks/Observations	Related Item No.
210729 - R1	 B. Water Quality Contractor is reminded to control the loading of barges to prevent splashing of material into surrounding water body 	
	<i>C. Air Quality</i>No environmental deficiency was identified during site inspection	
	<i>D. Construction Noise Impact</i>No environmental deficiency was identified during site inspection.	
	<i>E. Waste/Chemical Management</i>No environmental deficiency was identified during site inspection.	
	<i>F. Visual and Landscape</i>No environmental deficiency was identified during site inspection.	
	<i>G. Permits/Licences</i>No environmental deficiency was identified during site inspection.	
	<i>H. Marine Ecology</i>No environmental deficiency was identified during site inspection.	
	<i>I. Others</i>Follow up on the previous session (Ref No.:210723), no major environmental deficiency was identified during previous session.	

	Name	Signature	Date
Recorded by	Tim Lui	Cigl-	29 July 2021
Checked by	Karina Chan	Zalle	29 July 2021

APPENDIX J EVENT AND ACTION PLANS

.	Action				
Event	ET	IEC	ER	Contractor	
Action Level					
 Exceedance for one sample 	 Identify source, investigate the causes of complaint and propose remedial measures; Inform IEC and ER; Repeat measurement to confirm finding; Increase monitoring frequency. 	 Check monitoring data submitted by ET; Check Contractor's working method. 	1. Notify Contractor.	 Rectify any unacceptable practice; Amend working methods agreed with the ER as appropriate. 	
2. Exceedance by two or more consecutive samples	 Identify source; Inform IEC and ER; Advise the ER on the effectiveness of the proposed remedial measures; Repeat measurements to confirm findings; Increase monitoring frequency to daily; Discuss with IEC, ER and Contractor on remedial actions required; 	 Check monitoring data submitted by ET; Check Contractor's working method; Discuss with ET, ER and Contractor on possible remedial measures if required; Advise the ER on the effectiveness of the proposed remedial measures; 	 Notify Contractor; Ensure remedial measures properly implemented. 	 Submit proposals for remedial actions to IEC within three working days of notification; Implement the agreed proposals; Amend proposal if appropriate. 	

Table J-1Event/Action Plan for Air Construction Dust Monitoring

	Action				
Event	ET	IEC	ER	Contractor	
Limit level 1. Exceedance for one sample	 7. If exceedance continues, arrange meeting with IEC, Contractor and ER; 8. If exceedance stops, cease additional monitoring. 1. Identify source, investigate the causes of exceedance and propose remedial measures; 2. Inform the IEC, ER, and Contractor; 3. Repeat measurement to confirm finding; 4. Increase monitoring frequency to daily; 5. Assess effectiveness of 	 Check monitoring data submitted by ET; Check Contractor's working method; Discuss with ET, ER and Contractor on possible remedial measures; Advise the ER and ET on the effectiveness of the proposed remedial measures; 	1. Confirm receipt of notification of exceedance in writing; 2. Notify Contractor; 3. Ensure remedial measures properly implemented.	 Take immediate action to avoid further exceedance; Submit proposals for remedial actions to the ER and copy to the ET and IEC within three working days of notification; Implement the agreed proposals; Amend proposal if 	
	Contractor's remedial actions and keep IEC and ER informed of the results.	5. Supervise implementation of remedial measures.		appropriate.	
2. Exceedance for two or more	1. Notify IEC, ER and Contractor;	 Discuss amongst ER, ET, and Contractor on the potential 	1. Confirm receipt of notification of exceedance in	 Take immediate action to avoid further exceedance; 	
consecutive	2. Identify source;	remedial actions;	writing;	2. Submit proposals for remedial	

E	Action				
Event	ET	IEC	ER	Contractor	
samples	3. Repeat measurement to	2. Review Contractor's	2. Notify Contractor;	actions to ER and copy to the	
	confirm findings;	remedial actions whenever	3. In consolidation with the IEC	IEC and ET within three	
	4. Increase monitoring	necessary to assure their	and ET, agree with the	working days of notification;	
	frequency to daily;	effectiveness and advise the	Contractor on the remedial	3. Implement the agreed	
	5. Carry out analysis of	ER and ET accordingly;	measures to be implemented;	proposals;	
	Contractor's working	3. Supervise the	4. Ensure remedial measures	4. Resubmit proposals if	
	procedures with the ER to	implementation of remedial	properly implemented;	problem still not under	
	determine possible mitigation	measures.	5. If exceedance continues,	control;	
	to be implemented;		consider what portion of the	5. Stop the relevant portion of	
	6. Arrange meeting with IEC		work is responsible and	works as determined by the	
	and ER to discuss the		instruct the Contractor to	ER until the exceedance is	
	remedial actions to be taken;		stop that portion of work	abated.	
	7. Assess effectiveness of		until the exceedance is		
	Contractor's remedial actions		abated.		
	and keep IEC, EPD and ER				
	informed of the results;				
	8. If exceedance stops, cease				
	additional monitoring.				

Table J-2	Event/Action Plan for Construction Noise Monitoring			
Evont	Event			
Event	ET	IEC	ER	Contractor
Action Level	1. Notify IEC, ER and	1. Review the monitoring data	1. Notify Contractor;	1. Submit noise mitigation
	Contractor;	submitted by the ET;	2. Require Contractor to propose	proposals to the ER and copy
	2. Carry out investigation;	2. Review the construction	remedial measures for	to the IEC and ET;
	3. Report the results of	methods and proposed redial	implementation if required.	2. Implement noise mitigation
	investigation to the IEC and	measures by the Contractor,		proposals.
	Contractor;	and advise the ET and ER if		
	4. Discuss jointly with the ER	the proposed remedial		
	and formulate remedial	measures would be		
	measures;	sufficient.		
	5. Increase monitoring			
	frequency to check			
	mitigation effectiveness.			
Limit Level	1. Notify IEC, ER and	1. Discuss amongst ER, ET, and	1. Confirm receipt of	1. Take immediate action to
	Contractor;	Contractor on the potential	notification of failure in	avoid further exceedance;
	2. Identify source;	remedial actions;	writing;	2. Submit proposals for
	3. Repeat measurements to	2. Review the Contractor's	2. Notify Contractor;	remedial actions to the ER
	confirm findings;	remedial actions whenever	3. Require Contractor to	and copy to the ET and IEC
	4. Carry out analysis of	necessary to assure their	propose remedial measures	within 3 working days of
	Contractor's working	effectiveness and advise the	for the analysed noise	notification;

Table J-2Event/Action Plan for Construction Noise Monitoring

E	Action			
Event	ET	IEC	ER	Contractor
	procedures to determine	ER accordingly;	problem;	3. Implement the agreed
	possible mitigation to be	3. Supervise the	4. Ensure remedial measures	proposals;
	implemented;	implementation of remedial	properly implemented;	4. Resubmit proposals if
	5. Record the causes and action	measures.	5. If exceedance continues,	problem still not under
	taken for the exceedances;		consider what portion of the	control;
	6. Increase the monitoring		work is responsible and	5. Stop the relevant portion of
	frequency;		instruct the Contractor to stop	works as determined by the
	7. Assess the effectiveness of		that portion of work until the	ER until the exceedance is
	the Contractor's remedial		exceedance is abated.	abated.
	action with the ER and keep			
	the IEC informed of the			
	results;			
	8. If exceedance stops, cease			
	additional monitoring.			

Event	Action			
	ET	IEC	ER	Contractor
Non-conformity	1. Identify Source;	1. Check report;	1. Notify Contractor;	1. Amend working methods;
on one occasion	2. Inform the IEC and the ER;	2. Check Contractor's working	2. Ensure remedial measures	2. Rectify damage and undertake
	3. Discuss remedial actions with	method;	are properly implemented.	any necessary replacement.
	IEC, ER and Contractor	3. Discuss with ET and the		
	4. Monitor remedial actions until	Contractor on possible		
	rectification has been	remedial measures;		
	completed.	4. Advise ER on effectiveness		
		of proposed remedial		
		measures;		
		5. Check implementation of		
		remedial measures		

Table J-3Event/Action Plan for Landscape and Visual

Event	Action			
	ET	IEC	ER	Contractor
Repeated	1. Identify source;	1. Check monitoring report;	1. Notify Contractor;	1. Amend working methods;
Non-conformity	2. Inform the IEC and the ER;	2. Check Contractor's working	2. Ensure remedial measures	2. Rectify damage and undertake
	3. Increase monitoring frequency;	method;	are properly implemented.	any necessary replacement.
	4. Discuss remedial actions with	3. Discuss with ET and the		
	the IEC, the ER and the	Contractor on possible		
	Contractor;	remedial measures;		
	5. Monitor remedial actions until	4. Advise ER on effectiveness		
	rectification has been	of proposed remedial		
	completed;	measures;		
	6. If exceedance stops, cease	5. Check implementation of		
	additional monitoring.	remedial measures		

APPENDIX K ENVIRONMENTAL MITIGATION IMPLEMENTATION SCHEDULE (EMIS)

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Location/Timing	Implementation Agent	Relevant Standard or Requirement	. 0			Status
						D	C	0	
Air Quality Imp	act								
\$2.3.1.1	The specific mitigation comprises the following: watering of the construction areas 12 times per day to reduce dust emissions by 91.7%, with reference to the "Control of Open Fugitive Dust Sources" (USEPA AP-42). The amount of water to be applied would be 0.91L/m ² for the respective watering frequency;	To minimize dust emission during construction works	All relevant works sites, conveyor belts and stockpiles	Contractor and Sub- contractors	APCO / EIAO	Y	Y		٨
	Dust enclosures with watering would be provided along the loading ramps and conveyor belts for unloading the C&D materials to the barge for dust suppression; and								N/A(1)
	3-sided barriers around the stockpiling areas WA3 and WA4.								X
\$2.3.1.2	The dust control measures detailed below shall also be incorporated into the Contract Specification where practicable as an integral part of good construction practice: Use of regular watering to reduce dust emissions from exposed site surfaces and unpaved roads, particularly during dry weather;	To minimize dust emission during construction works	All relevant works sites	Contractor and Sub- contractors	APCO / EIAO	Y	Y		۸
	Use of frequent watering for particularly dusty construction areas and areas close to ASRs;								٨
	Side enclosure and covering of any aggregate or dusty material storage piles to reduce emissions. Where this is not practicable owing to frequent usage, watering shall be applied to aggregate fines;								۸
	Open stockpiles shall be avoided or covered. Prevent placing dusty material storage piles near ASRs;								۸
	Tarpaulin covering of all dusty vehicle loads transported to, from and between site locations;								٨

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Location/Timing	Implementation Agent	Relevant Standard or Requirement	Impler	mplementation Stages		Status
						D	С	0	
	Establishment and use of vehicle wheel and body washing facilities at the exit points of the site;								۸
	Imposition of speed controls for vehicles on unpaved site roads, 8 km per hour is the recommended limit;								N/A(1)
	Routing of vehicles and position of construction plant should be at the maximum possible distance from ASRs;								۸
	Every stock of more than 20 bags of cement or dry pulverised fuel ash (PFA) should be covered entirely by impervious sheeting or placed in an area sheltered on the top and the 3 sides;								٨
	Cement or dry PFA delivered in bulk should be stored in a closed silo fitted with an audible high level alarm which is interlocked with the material filling line and no overfilling is allowed; and								N/A(1)
	Loading, unloading, transfer, handling or storage of bulk cement or dry PFA should be carried out in a totally enclosed system or facility, and any vent or exhaust should be fitted with an effective fabric filter or equivalent air pollution control system.								N/A(1)

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	ded Agent Main	Implementation Agent	Relevant Standard or Requirement	Implementation Stages		Implementation Stages	
						D	C	0	
Noise Impact	L							L I	
S3.4.1.1	The use of quieter plant, including Quality Powered Mechanical Equipment (QPME) is specified for the list of equipment: - Concrete lorry mixer - Dump Truck, 5.5 tonne < gross vehicle weight ≤ 38 tonne - Generator, Super Silenced, 70 dB(A) at 7m - Poker, vibratory, Hand-held (electric) - Water Pump, Submersible (Electric) - Mobile Crane - KOBELCO CKS900 - Excavator, wheeled/tracked - HYUNDAI R80CR-9	To minimise air- borne noise impacts	All relevant works sites	Contractor and Sub- contractors	NCO / EIAO		Y		٨
\$3.4.1.1	Use of temporary or fixed noise barriers with a surface density of at least 10kg/m ² to screen noise from movable and stationary plant.	To minimise air- borne noise impacts	All relevant works sites	Contractor and Sub- contractors	NCO / EIAO		Y		۸
\$3.4.1.1	Use of enclosures with covers at top and three sides and a surface density of at least 10kg/m ² to screen noise from generally static noisy plant such as air compressors.	To minimise air- borne noise impacts	All relevant works sites	Contractor and Sub- contractors	NCO / EIAO		Y		N/A(1)
\$3.4.1.1	Use of acoustic fabric for the silent piling system, drill rigs, rock drills etc.	To minimise air- borne noise impacts	All relevant works sites	Contractor and Sub-contractors	NCO / EIAO		Y		۸
\$3.4.1.1	Proper fitting of silencers and mufflers on the ventilation fans.	To minimise air- borne noise impacts	All relevant works sites	Contractor and Sub-contractors	NCO / EIAO		Y		N/A(1)
\$3.4.1.1	Implementation of good site practice: Only well-maintained plant should be operated on-site and plants should be serviced regularly during the construction period;	To minimise air- borne noise impacts	All relevant works sites	Contractor and Sub- contractors	NCO / EIAO		Y		٨
	Mobile plant, if any, should be sited as far from NSRs as possible;								^
	Plant known to emit noise strongly in one direction should, wherever possible, be properly orientated so that the noise is directed away from the nearby NSRs;								۸
	Use of site hoarding as a noise barrier to screen noise at low level NSRs;								٨
	Machines and plant that may be in intermittent use should be shut down between works periods or should be throttled down to a minimum; and								٨

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Location/Timing	Implementation Agent	Relevant Standard or Requirement			n Stages	Status
						D	С	0	
	Any material stockpiles and other structures should be effectively utilised, wherever practicable, to screen the noise from on-site construction activities.								٨
	The advancing speed of the TBM should be restricted to 2m/hr in order to ensure compliance with the daytime ground-borne noise limits.								N/A
Water Quality		ļ	L	1			1		
S4.2.1.1	In accordance with the Practice Note for Professional Persons on Construction Site Drainage, Environmental Protection Department, 1994 (ProPECC PN 1/94), construction phase mitigation measures shall include the following: Surface run-off from the construction site, including all Works Areas, will be discharged into storm drains via adequately designed sand/silt removal facilities such as sand traps, silt traps and sedimentation basins. At the establishment of works sites and works areas including the barging point, perimeter cut-off drains to direct off-site water around the site should be constructed with internal drainage works and erosion and sedimentation control facilities implemented. Channels (both temporary and permanent drainage pipes and culverts), earth bunds or sand bag barriers should be provided to divert the storm water to the silt removal facilities. The design of the temporary on-site drainage system will be undertaken by the Contractor prior to the commencement of construction and the catch-pits and perimeter channels would be constructed in advance of site formation works and earthworks;	To control water quality impact from construction site runoff and general construction activities	All works sites	Contractor and Sub- contractors	Water Pollution Control Ordinance / ProPECC PN 1/94		Y		Α
	Dikes or embankments for flood protection should be implemented around the boundaries of earthwork areas and Works Areas. Temporary ditches should be provided to facilitate the runoff discharge into an appropriate watercourse, through a site/sediment trap;								۸
	The design of efficient silt removal facilities should be based on the guidelines in Appendix A1 of ProPECC PN 1/94, which states that the retention time for silt/sand traps should be 5 minutes under maximum flow conditions. The sizes may vary depending upon the flow rate, but for a flow rate of 0.1m^3 /s, a sedimentation basin of 30m^3 would be required and for a flow rate of 0.5m^3 /s the basin would be 150m^3 . All effluent discharged from the construction site should comply with the standards stipulated in the TM-DSS. The detailed design of the sand/silt traps shall be undertaken by the Contractor prior to the commencement of construction;								N/A(1)

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Location/Timing	Implementation Agent	Relevant Standard or Requirement	Implementation Stages		n Stages	Status
						D	С	0	
	In accordance with ProPECC PN 1/94, the construction works should be programmed to minimise surface excavation works during rainy seasons (April to September), as far as practicable. All exposed earth areas should be completed and vegetated as soon as possible after the earthworks have been completed, or alternatively, within 14 days of the cessation of earthworks where practicable. If excavation of soil cannot be avoided during the rainy season, or at any time of year when rainstorms are likely, exposed slope surfaces should be covered by tarpaulin or other means;								^
	The overall slope of works sites should be kept to a minimum to reduce the erosive potential of surface water flows, and all trafficked areas and access roads should be protected by coarse stone ballast. An additional advantage accruing from the use of crushed stone is the positive traction gained during the prolonged periods of inclement weather and the reduction of surface sheet flows;								٨
	All drainage facilities and erosion and sediment control structures should be regularly inspected and maintained to ensure their proper and efficient operation at all times particularly following rainstorms. Deposited silts and grits should be removed regularly and disposed of by spreading evenly over stable, vegetated areas;								٨
	Measures should be taken to minimise the ingress of site drainage into excavations. If the excavation of trenches in wet season is inevitable, they should be dug and backfilled in short sections wherever practicable. The water pumped out from trenches or foundation excavations should be discharged into storm drains via silt removal facilities;								٨
	Open stockpiles of construction materials (for example, aggregates, sand and fill material) should be covered with tarpaulin or similar fabric during rainstorms. Measures should be taken to prevent the washing away of construction materials, soil, silt or debris into any drainage system;								٨

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Location/Timing	Implementation Agent	Relevant Standard or Requirement	Implementation Stages		n Stages	Status
						D	С	0	
	Manholes (including newly constructed ones) should always be adequately covered and temporarily sealed so as to prevent silt, construction materials or debris being washed into the drainage system and storm runoff being directed into foul sewers;								۸
	Precautions to be taken at any time of the year when rainstorms are likely, actions to be taken when a rainstorm is imminent or forecasted and during or after rainstorms, are summarised in Appendix A2 of ProPECC PN 1/94. Particular attention should be paid to the control of silty surface runoff during storm events;								N/A(1)
	All vehicles and plant should be cleaned before leaving a construction site to ensure no earth, mud, debris and the like is deposited by them on roads. An adequately designed and sited wheel washing facilities should be provided at the exit of every construction site where practicable. Wash- water should have sand and silt settled out and removed at least on a weekly basis to ensure the continued efficiency of the process. The section of access road leading to, and exiting from, the wheel-washing bay to public roads should be paved with sufficient backfall toward the wheel- washing bay to prevent vehicle tracking of soil and silty water to public roads and drains;								^
	Oil interceptors should be provided in the drainage system downstream of any oil/fuel pollution sources, specifically Works Areas WA1, WA2, WA4 and WA5 where plant maintenance is proposed. Oil interceptors should be emptied and cleaned regularly to prevent the release of oil and grease into the storm water drainage system after accidental spillage. A bypass should be provided for oil interceptors to prevent flushing during heavy rain;								N/A(1)
	The construction solid waste, debris and rubbish on-site should be collected, handled and disposed of properly to avoid causing any water quality impacts. The requirements for solid waste management are detailed in Section 11 Waste Management of this EIA report; and								۸
	All fuel tanks and storage areas should be provided with locks and sited on sealed areas, within bunds of a capacity equal to 110% of the storage capacity of the largest tank to prevent spilled fuel oils from reaching the nearby WSRs.								۸

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	ended Agent & Main	-	Relevant Standard or Requirement				Status
						D	С	0	
\$4.2.1.1 and 4.3.1.5	There is a need to apply to the EPD for a discharge licence for discharge of effluent from the construction site under the WPCO. The discharge quality must meet the requirements specified in the discharge licence. All the runoff and wastewater generated from the works areas should be treated so that it satisfies all the standards listed in the TM-DSS. Minimum distances of 100m should be maintained between the discharge points of construction site effluent and the existing seawater intakes. The beneficial uses of the treated effluent for other on- site activities such as dust suppression, wheel washing and general cleaning etc, can minimise water consumption and reduce the effluent discharge volume. If monitoring of the treated effluent quality from the works areas is required during the construction phase of the Project, the monitoring should be carried out in accordance with the WPCO license		All works sites	Contractor and Sub- contractors	Water Pollution Control Ordinance		Y		N/A(1)
S4.2.1.1	Specific mitigation measures for the tunnelling works using TBM, soft ground and mechanical excavation techniques should include the following: The cut-and-cover tunnelling works should be conducted sequentially as far as practicable to limit the amount of construction wastewater generated from the exposed areas during the wet season (April to September);	To minimize construction water quality impact from tunnelling and excavation works	All tunnelling and excavation portion	Contractor and Sub- contractors	TMEIA TMwater ProPECC PN 1/94 WPCO		Y		N/A
	Uncontaminated discharge should pass through settlement tanks prior to discharge; If contaminated groundwater is found during the course of the works, no direct discharge of groundwater from contaminated areas should be adopted. Any contaminated groundwater should be properly treated in compliance with the requirements of the TM-DSS. If wastewater treatment is to be deployed for treating the contaminated groundwater, the wastewater treatment unit should deploy suitable treatment processes (e.g. oil interceptor/activated carbon) to reduce the pollution level to an acceptable standard and remove any prohibited substances (such as TPH) to an undetectable range;								N/A N/A
	If groundwater recharging wells are deployed, recharging wells should be installed as appropriate for recharging the contaminated groundwater back into the ground. The recharging wells should be selected at places where the groundwater quality will not be affected by the recharge operation as indicated in the Section 2.3 of TM-DSS;								N/A

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Location/Timing	Implementation Agent	Relevant Standard or Requirement	Impler	Implementation Stages		Status
						D	С	0	
	The baseline groundwater quality shall be determined prior to the selection of the recharge wells, and submit a working plan (including the laboratory analytical results showing the quality of groundwater at the proposed recharge location(s) as well as the pollutant levels of groundwater to be recharged) to EPD for agreement. Pollution levels of groundwater to be recharged shall not be higher than pollutant levels of ambient groundwater at the recharge well. Prior to recharge, any prohibited substances such as TPH products should be removed as necessary by installing the petrol interceptor;								N/A
	The wastewater with high concentrations of SS should be treated such as by settlement in tanks with sufficient retention time before discharge. Oil interceptors would also be required to remove the oil, lubricants and grease from the wastewater.								N/A
S4.2.1.1	In order to prevent any accidental release of bentonite slurry from getting into the surrounding environment, the following specific control measures shall be followed to reduce the risk and impacts of accidental spillage: All bentonite slurry should be stored in a container that resistant to corrosion,	To control water quality impact from bentonite slurry	All relevant works sites	Contractor and Sub- contractors	WPCO		Y		۸
	maintained in good conditions and securely closed; The container should be labelled in English and Chinese and note that the container is for storage of bentonite slurry only; The storage container should be placed on an area of impermeable flooring and								^ N/A(1)
	bunded with capacity to accommodate 110% of the volume of the container size or 20% by volume stored in the area and enclosed with at least 3 sides;								
	The storage container should be sufficiently covered to prevent rainfall entering the container or bunded area (water collected within the bund must be tested and disposed of as chemical waste, if necessary);								٨
	An emergency clean up kit shall be readily available where bentonite fluid will be stored or used; and								N/A(1)

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Location/Timing	Implementation Agent	Relevant Standard or Requirement			n Stages	Status
						D	С	0	
	The handling and disposal of bentonite slurries should be undertaken in accordance within ProPECC PN 1/94. Surplus bentonite slurries used in construction works shall be reconditioned and reused wherever practicable. Residual bentonite slurry shall be disposed of from the site as soon as possible as stipulated in Clause 8.56 of the General Specification for Civil Engineering Works. The Contractor should explore alternative disposed to a public filling area and liquid bentonite slurry, if mixed with inert fill material, to be disposed to a public filling area) and disposal at landfill should be the last resort.								N/A(1)
S4.2.1.1		To minimize construction water quality impact from barging point	Barging Point	Contractor and Sub- contractors	EIAO-TM WPCO		Y		N/A(1)
	All hopper barges should be fitted with tight fitting seals to their bottom openings to prevent leakage of material; Construction activities should not cause foam, oil, grease, scum, litter or other								^ N/A(1)
	objectionable matter to be present on the water within the site; and Loading of barges and hoppers should be controlled to prevent splashing of material into the surrounding water. Barges or hoppers should not be filled to a level that will cause the overflow of materials or polluted water during loading or transportation.								#
S4.2.1.1	If chemical toilets and sewage holding tanks are required for handling sewage generated by the construction workforce, a licensed contractor should be employed to provide appropriate and adequate portable toilets and be responsible for appropriate disposal and maintenance.	To minimize construction water quality impact from sewage and effluent	All works sites	Contractor	WPCO		Y		۸

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Location/Timing	Implementation Agent	Relevant Standard or Requirement	Impler	Implementation Stages		Status
						D	С	0	
	In order to protect against impacts to the surrounding marine waters of the KTTS and Victoria Harbour in the event of an accidental spillage of fuel or oil, the Contractor will be required to prepare a spill response plan to the satisfaction of AFCD, EPD, FSD, Police, TD and WSD to define procedures for the control, containment and clean-up of any spillage that could occur on the construction site.	To control water quality impact from accidental chemical spillage	All works sites	Contractor	EIAO-TM WPCO WDO		Y		N/A(1)
	The Contractor must, also, register as a chemical waste producer if chemical wastes would be produced from the construction activities. The Waste Disposal Ordinance (Cap 354) and its subsidiary regulations in particular the Waste Disposal (Chemical Waste) (General) Regulation should be observed and complied with for control of chemical wastes.	To control water quality impact from accidental chemical spillage	All works sites	Contractor	EIAO-TM WPCO WDO		Y		N/A(1)
	Any service shop and maintenance facilities should be located on hard standings within a bunded area, and sumps and oil interceptors should be provided. Maintenance of vehicles and equipment involving activities with potential for leakage and spillage should only be undertaken within the areas appropriately equipped to control these discharges.	To control water quality impact from accidental chemical spillage	All works sites	Contractor	EIAO-TM WPCO WDO		Y		N/A(1)
	Disposal of chemical wastes should be carried out in compliance with the Waste Disposal Ordinance. The Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes published under the Waste Disposal Ordinance details the requirements to deal with chemical wastes. General requirements are given as follows:	To control water quality impact from accidental chemical spillage	All works sites	Contractor	EIAO-TM WPCO WDO		Y		N/A(1)
	Suitable containers should be used to hold the chemical wastes to avoid leakage or spillage during storage, handling and transport;								
	Chemical waste containers should be suitably labelled, to notify and warn the personnel who are handling the wastes, to avoid accidents; and								N/A(1)
	Storage area should be selected at a safe location on site and adequate space should be allocated to the storage area.							-	N/A(1)

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Location/Timing	Implementation Agent Relevant Standard or Requirement Implementation		Implementation Stages			-		n Stages	Status
						D	С	0				
S4.2.1.1	The road drainage in the tunnel should pass through oil interceptors to remove oil, and grease before being discharged into the public storm water drainage system;	To mitigate runoff from tunnel during the operational phase	Tunnel	CEDD	WPCO			Y	N/A			
	Silt traps and oil interceptors should be cleaned and maintained regularly; and								N/A			
	The oily contents of oil interceptors should be transferred to an appropriate disposal facility, or to be collected for reuse, if possible.								N/A			
Marine Ecology												
\$5.3.1.1	Good construction practice measures have been recommended to be implemented as follows: Avoid damage and disturbance to the remaining and surrounding natural habitat;	Minimize waste generation during construction	Contractor	Work Sites	Construction phase of Main Works Stage 1, Stage 2 and Stage 3		Y		N/A(1)			
	Placement of equipment in designated areas within the existing disturbed land;							-	N/A(1)			
	Spoil heaps should be covered at all times;								N/A(1)			
	Construction activities should be restricted to the designated works areas; and								N/A(1)			
	Disturbed areas to be reinstated immediately after completion of the works.								N/A(1)			
Fisheries							-					
\$6.2.1.2	No fisheries specific mitigation measures.											

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Location/Timing	Implementation Agent	Relevant Standard or Requirement	Implementation Stages		n Stages	Status
						D	С	0	
Landscape and	Visual								
\$7.2.1.2	All works shall be carefully designed to minimize impacts on existing landscape resources and visually sensitive receivers. Existing trees within works area shall be retained and protected.	To minimise impact on existing trees	All relevant works sites	CEDD's Contractor	EIAO TM	Y	Y		۸
\$7.2.1.2	Existing trees of good quality and condition that are unavoidably affected by the works should be transplanted.	To minimise impact on existing trees	All relevant works sites	CEDD's Contractor	EIAO TM	Y	Y		N/A
\$7.2.1.2	Large temporary stockpiles of excavated material shall be covered with unobtrusive sheeting to prevent dust and dirt spreading to adjacent landscape areas and vegetation, and to create a neat and tidy visual appearance.	To prevent unnecessary dust and dirt contaminating the air and adjacent areas.	All relevant works sites	CEDD's Contractor	EIAO TM		Y		^
\$7.2.1.2	Construction plant and building material shall be orderly and carefully stored in order to create a neat and tidy visual appearance.	To mitigate potential visually obtrusive areas	All relevant works sites	CEDD's Contractor	EIAO TM		Y		٨
\$7.2.1.2	Erection of decorative screen hoarding should be designed to be compatible with the existing urban context.	To mitigate and screen any potential visually obtrusive areas and enhance urban environment	All relevant works sites	CEDD's Contractor	EIAO TM		Y		۸
\$7.2.1.2	All lighting in construction site shall be carefully controlled to minimize light pollution and night-time glare to nearby residences and GIC user. The contractor shall consider other security measures, which shall minimize the visual impacts.	To mitigate light pollution and adverse visual impacts on surrounding environment	All relevant works sites	CEDD's Contractor	EIAO TM		Y		۸
\$7.2.1.2	Compensatory tree planting shall be incorporated along all roadside amenity areas affected by the construction works. The required numbers and locations of compensatory trees shall be determined and agreed with the Government during Tree Removal Application process under ETWB TCW No. 3/2006.	To reinstate and maximise compensatory tree numbers to equal or greater conditions	All relevant works sites	CEDD's Contractor	EIAO TM		Y		N/A(1)

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Location/Timing	Implementation Agent	Relevant Standard or Requirement	Impler	nentatio	n Stages	Status
						D	С	0	
\$7.2.1.2	Compensatory tree planting shall be incorporated by the Project. The required numbers of compensatory trees shall follow the requirements of ETWB TCW No. 3/2006. Loss of amenity area adjacent to the Kwun Tong By-pass and planting areas in KTD South Apron will be mitigated by the creation of the Kai Tak South Apron: Amenity Area, which will be equal to or larger than the current provision.	To reinstate and maximise compensatory tree	All relevant works sites	CEDD's Contractor	EIAO TM		Y		N/A(1)
S7.2.1.2	Trees and shrubs and climbers etc. shall be planted to soften and screen proposed roads, central strip and associated structure, and to enhance streetscape greening effect where appropriate.	To mitigate hard surfaces and hard standing landscape areas and to soften and enhance proposed design features	All relevant works sites	CEDD's Contractor	EIAO TM	Y		Y	N/A
\$7.2.1.2	All works area, excavated area and disturbed area for tunnel construction and temporary road diversion or any other proposed works shall be reinstated to former conditions or better, with reasonable landscape treatment and to the satisfaction of the relevant Government departments.	To reinstate and maximise hard and soft landscape areas to equal or greater conditions	All relevant works sites	CEDD's Contractor	EIAO TM	Y		Y	N/A
\$7.2.1.2	Tunnel portals and all above ground structures shall be sensitively designed to ensure the element with colour, texture and tonal quality being compatible to the existing urban context. Trees and shrub planting to minimize the potential adverse landscape and visual impacts shall be included where space permits. Roof top greening and vertical greening shall also be provided.	To mitigate hard surfaces and hard standing landscape areas and to soften and enhance proposed design features	All relevant works sites	CEDD's Contractor	EIAO TM	Y		Y	N/A
\$7.2.1.2	All works shall be carefully designed to minimize impacts on existing landscape resources and visually sensitive receivers. Existing trees within works area shall be retained and protected.	To minimise impact on existing trees	All relevant works sites	CEDD's Contractor	EIAO TM	Y		Y	N/A
\$7.2.1.2	Existing trees of good quality and condition that are unavoidably affected by the works should be transplanted.	To minimise impact on existing trees	All relevant works sites	CEDD's Contractor	EIAO TM	Y		Y	N/A
Cultural Heritag	e								
\$8.2.1.1 and 8.2.1.2	No culture heritage specific mitigation measures								

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Location/Timing	Implementation Agent	Relevant Standard or Requirement	Impler	nentatio	n Stages	Status
						D	С	0	
Waste Managem	ent Implication								
\$9.2.1.2	The requirements as stipulated in the ETWB TC(W) No.19/2005 Environmental Management on Construction Sites and the other relevant guidelines should be included in the Particular Specification for the future contractor as appropriate.	To keep trace of the generation, minimization, reuse and disposal of C&D materials	All areas / throughout construction period	Contractor	ETWB TC(W) No.19/2005		Y		N/A
\$9.2.1.2	The future contractor should be requested to submit an outline Waste Management Plan (WMP) prior to the commencement of construction work, in accordance with the ETWB TC(W) No.19/2005 so as to provide an overall framework of waste management and reduction. The WMP should include: - Waste management policy; - Record of generated waste; - Waste reduction target; - Waste reduction programme; - Role and responsibility of waste management team; - Benefit of waste management; - Analysis of waste materials; - Reuse, recycling and disposal plans; - Transportation process of waste products; and - Monitoring and action plan.	To keep trace of the generation, minimization, reuse and disposal of C&D	All areas / throughout construction period	Contractor	ETWB TC(W) No.19/2005		Y		N/A(1)
89.2.1.2	The waste management hierarchy should be strictly followed. This hierarchy should be adopted to evaluate the waste management options in order to maximise the extent of waste reduction and cost reduction. The records of quantities of waste generated, recycled and disposed (locations) should be properly documented.	To keep trace of the generation, minimization, reuse and disposal of C&D	All areas / throughout construction period	Contractor	ETWB TC(W) No.19/2005		Y		N/A(1)
\$9.2.1.2	A trip-ticket system should be established in accordance with DevB TC(W) No. 6/2010 and Waste Disposal (Charges for Disposal of Construction Waste) Regulation to monitor the disposal of public fill and solid wastes at public filling facilities and landfills, and to control fly-tipping. A trip-ticket system would be included as one of the contractual requirements for the future contractor to strictly implement. The Engineer would also regularly audit the effectiveness of the system.	of waste and control	All areas / throughout construction period	Contractor	DEVB TC(W) No. 6/2010		Y		N/A(1)

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Location/Timing	Implementation Agent	Relevant Standard or Requirement	Implen	nentatio	n Stages	Status
						D	С	0	
\$9.2.1.2	A recording system for the amount of waste generated, recycled and disposed (locations) should be established. The future contractor should also provide proper training to workers regarding the appropriate concepts of site cleanliness and waste management procedures, e.g. waste reduction, reuse and recycling all the time.	To monitor disposal of waste and control fly-tipping	All areas / throughout construction period	Contractor	DEVB TC(W) No. 6/2010		Y		N/A(1)
\$9.2.1.2	The CEDD should be timely notified of the estimated spoil volumes to be generated and the PFC should be notified and agreement sort on the disposal of surplus inert C&D materials e.g. good quality rock during detailed design of the Trunk Road T2 Project. Wherever practicable, C&D materials should be segregated from other wastes to avoid contamination and to ensure acceptability at public filling areas or reclamation sites.	To monitor disposal of waste and control fly-tipping	All areas / throughout construction period	Contractor	DEVB TC(W) No. 6/2010		Y		N/A(1)
\$9.2.1.2	The extent of cutting operation should be optimised where possible. Earth retaining structures and bored pile walls should be proposed to minimise the extent of cutting.	To minimize, reuse and disposal of C&D materials		Contractor	DevB TC(W) No.6/2010		Y		N/A(1)
\$9.2.1.2	Inert C&D materials from road pavement would be reused for backfilling where possible	To minimize, reuse and disposal of C&D materials		Contractor	DevB TC(W) No.6/2010		Y		N/A(1)
\$9.2.1.2	TBM generated alluvium and other C&D materials should be treated at a slurry treatment plant prior to transferring to Public Fill Reception Facilities.	To minimize, reuse and disposal of C&D materials	TMB works area / during TBM works	Contractor	DevB TC(W) No.6/2010		Y		N/A
\$9.2.1.2	The site and surroundings should be kept tidy and litter free.	To implement good site practice for handling, sorting reuse and recycling of wastes	All areas / throughout construction period	Contractor	WDO, Land (Miscellaneous Provisions) Ordinance, DevB TC(W) No. 6/2010		Y		^

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Location/Timing	Implementation Agent	Relevant Standard or Requirement	Impler	nentatio	n Stages	Status
						D	С	0	
89.2.1.2	No waste is allowed to be burnt on site.	To implement good site practice for handling, sorting reuse and recycling of wastes	All areas / throughout construction period	Contractor	WDO, Land (Miscellaneous Provisions) Ordinance, DevB TC(W) No. 6/2010		Y		۸
\$9.2.1.2	Make provisions in contract documents to allow and promote the use of recycled aggregates where appropriate.	To implement good site practice for handling, sorting reuse and recycling of wastes	Detailed Design	Design Consultant	WDO, Land (Miscellaneous Provisions) Ordinance, DevB TC(W) No. 6/2010	Y			N/A(1)
\$9.2.1.2	Prohibit the future contractor to dispose of C&D materials at any sensitive locations e.g. natural habitat, etc. The future contractor should propose the final disposal sites in the WMP for approval before implementation.	To implement good site practice for handling, sorting reuse and recycling of wastes	All areas / throughout construction period	Contractor	WDO, Land (Miscellaneous Provisions) Ordinance, DevB TC(W) No. 6/2010		Y		N/A(1)
\$9.2.1.2	Stockpiled C&D materials should be covered by tarpaulin and/or watered as appropriate to prevent windblown dust and surface run off.	To implement good site practice for handling, sorting reuse and recycling of wastes	All areas / throughout construction period	Contractor	WDO, Land (Miscellaneous Provisions) Ordinance, DevB TC(W) No. 6/2010		Y		۸
\$9.2.1.2	Excavated C&D materials in trucks should be covered by tarpaulins to reduce the potential for spillage and dust generation.	To implement good site practice for handling, sorting reuse and recycling of wastes	All areas / throughout construction period	Contractor	WDO, Land (Miscellaneous Provisions) Ordinance, DevB TC(W) No. 6/2010		Y		۸
\$9.2.1.2	Wheel washing facilities should be used by all trucks leaving the site to prevent transferring mud trails onto public roads.	To implement good site practice for handling, sorting reuse and recycling of wastes	All areas / throughout construction period	Contractor	WDO, Land (Miscellaneous Provisions) Ordinance, DevB TC(W) No. 6/2010		Y		۸
\$9.2.1.2	Excavated marine deposit (sediment) should be disposed of in a gazetted marine disposal ground under the requirements of the DASO or treated for backfilling.	To ensure proper disposal of marine sediment	All areas / throughout construction period	Contractor	ETWB TC(W) No.34/2002		Y		N/A(1)

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Location/Timing	Implementation Agent	Relevant Standard or Requirement	·····		I CONTRACTOR		Status
						D	С	0		
\$9.2.1.2	Standard formwork or pre-fabrication should be used as far as practicable to minimise the C&D materials arising. The use of more durable formwork or plastic facing for construction works should also be considered. The use of wooden hoardings should be avoided and metal hoarding should be used to facilitate recycling. Purchasing of construction materials should be carefully planned in order to avoid over-ordering and wastage.	To minimize, reuse and disposal of C&D materials	All areas / throughout construction period	Contractor	WDO, Land (Miscellaneous Provisions) Ordinance, DevB TC(W) No. 6/2010		Y		N/A(1)	
\$9.2.1.2	The future contractor should recycle as many C&D materials as possible on-site. The public fill and C&D waste should be segregated and stored in separate containers or skips to facilitate the reuse or recycling of materials and proper disposal. Where practicable, the concrete and masonry should be crushed and used as fill materials. Steel reinforcement bar should be collected for use by scrap steel mills. Different areas of the sites should be considered for segregation and storage activities.	To minimize, reuse and disposal of C&D materials	All areas / throughout construction period	Contractor	WDO, Land (Miscellaneous Provisions) Ordinance, DevB TC(W) No. 6/2010		Y		^	
\$9.2.1.2	All falsework should be steel instead of wood as far as practicable.	To minimize, reuse and disposal of C&D materials	All areas / throughout construction period	Contractor	DevB TC(W) No.6/2010		Y		N/A(1)	

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Location/Timing	Implementation Agent	Relevant Standard or Requirement	or Requirement		n Stages	Status
						D	C	0	
\$9.2.1.2	Chemical waste producers should register with the EPD and chemical waste should be handled in accordance with the Code of Practice on the Packaging, Handling and Storage of Chemical Wastes as follows: - Suitable for the substance to be held, resistant to corrosion, maintained in good conditions and securely closed; - Having a capacity of <450L unless the specifications have been approved by the EPD; and - Displaying a label in English and Chinese according to the instructions prescribed in Schedule 2 of the Regulations. - Clearly labelled and used solely for the storage of chemical wastes; - Enclosed with at least 3 sides; - Impermeable floor and bund with capacity to accommodate 110% of the volume of the largest container or 20% by volume of the chemical waste stored in the area, whichever is greatest; - Adequate ventilation; - Sufficiently covered to prevent rainfall entering (water collected within the bund must be tested and disposed of as chemical waste, if necessary); and - Incompatible materials are adequately separated.	To properly store the chemical waste within works sites and works areas	All areas / throughout construction period	Contractor	Code of Practice on the Packaging, Handling and Storage of Chemical Wastes		Y		N/A(1)
\$9.2.1.2	Waste oils, chemicals or solvents should not be disposed of to drain.	To implement good site practice for handling, sorting reuse and recycling of wastes	All areas / throughout construction period	Contractor	EIAO TM		Y		^

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Location/Timing	Implementation Agent	Relevant Standard or Requirement	Impler	nentatio	n Stages	Status
						D	C	0	
\$9.2.1.2	Adequate numbers of portable toilets should be provided for on-site workers. Portable toilets should be maintained in reasonable states, which will not deter the workers from utilising them. Night soil should be regularly collected by licensed collectors.	To ensure proper disposal of sewage sludge	All areas / throughout construction period	Contractor	WDO, Land (Miscellaneous Provisions) Ordinance, DevB TC(W) No. 6/2010		Y		N/A(1)
\$9.2.1.2	General refuse arising on-site should be stored in enclosed bins or compaction units separately from C&D and chemical wastes. Sufficient dustbins should be provided for storage of waste as required under the Public Cleansing and Prevention of Nuisances By- laws. In addition, general refuse should be cleared daily and disposed of to the nearest licensed landfill. Burning of refuse on construction sites is prohibited.	To separate the general refuse from other waste types and proper disposal of the refuse	All areas / throughout construction period	Contractor	WDO, Land (Miscellaneous Provisions) Ordinance		Y		٨
\$9.2.1.2	All waste containers should be in a secure area on hardstanding.	To implement good site practice for handling, sorting reuse and recycling of wastes	All areas / throughout construction period	Contractor	WDO, Land (Miscellaneous Provisions) Ordinance		Y		۸
\$9.2.1.2	Aluminium cans should be collected and recovered from the waste stream by reputable collectors if they are segregated and easily accessible. Separately labelled bins for their deposition should be provided as far as practicable.	To implement on-site sorting facilitating reuse and recycling of materials as well as proper disposal of waste	All areas / throughout construction period	Contractor	WDO, Land (Miscellaneous Provisions) Ordinance		Y		N/A(1)
\$9.2.1.2	Office wastes can be reduced by recycling of paper if such volume is sufficiently large to warrant collection. Participation in a local collection scheme by the future contractor should be advocated. Waste separation facilities for paper, aluminium cans, plastic bottles, etc should be provided on-site.	To separate the general refuse from other waste types and proper disposal of the refuse	•	Contractor	WDO, Land (Miscellaneous Provisions) Ordinance		Y		N/A(1)

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Location/Timing	Implementation Agent	Relevant Standard or Requirement	Implen	Implementation Stages		Status
						D	С	0	
\$9.2.1.2	Training should be provided to workers about the concepts of site cleanliness and appropriate waste management procedure, including waste reduction, reuse and recycling.	To implement good site practice for handling, sorting reuse and recycling of wastes	Contract Mobilisation	Contractor	WDO, Land (Miscellaneous Provisions) Ordinance		Y		N/A(1)
\$9.2.1.2	During construction phase, regular site inspections and supervision of the waste management procedures shall be undertaken as part of the EM&A procedures.	• •	All areas / throughout construction period	Contractor	EIAO TM		Y		^

Remarks: EM	&A Programme under EP-451/2013
D	Design
С	Construction
Y	Yes
0	Operation
^	Compliance of mitigation measure;
N/A N/A(1)	Not applicable at this stage; Not observed;
*	Recommendation was made during site audit but improved/retified by the contractor;
#	Recommendation was made during site audit but not yet improved/retified by the contractor;
Х	Non-compliance of mitigation measure;
•	Non-compliance but rectified by the contractor.

APPENDIX L SUMMARIES OF ENVIRONMENTAL COMPLAINT, WARNING, SUMMON AND NOTIFICATION OF SUCCESSFUL PROSECUTION

Contract No. ED/2018/04 Trunk Road T2 and Infrastructure Works for Development at the Former South Apron

Appendix L – Summary of environmental complaint, warning, summon and notification of successful prosecution

Reporting Month: July 2021

Log Ref.	Location	Received Date	Details of Complaint/war ning/summon and prosecution	Investigation/Mitigation Action	Status
-	-	-	-	-	-

Remarks:

No environmental complaint/warning/summon and prosecution were received in the reporting period.

APPENDIX M SUMMARY OF EXCEEDANCE

Environmental Permit No.: EP-451/2013 Environmental Team for Trunk Road T2

Appendix M – Summary of Exceedance

Reporting Month: July 2021

(A) Exceedance Report for Air Quality

No Action Level and Limit Level exceedance of 24hr TSP monitoring was recorded in this reporting month.

(B) Exceedance Report for Construction Noise

<u>Action Level for Construction Noise</u> No Action Level exceedance was recorded in this reporting month.

<u>Limit Level for Construction Noise</u> No Limit Level exceedance for daytime construction noise monitoring was recorded in the reporting month.

(C) Summary of Landscape and Visual Non-Conformity (NIL in the reporting month)

APPENDIX N TENTATIVE CONSTRUCTION PROGRAMME

ctivity Name	Dur	02V0 Start	02V0 Finish	Start	Finish	April May June July [
						Optimize Optimize
ED/2018/04 - Trunk Road T2	513	23-Sep-20	21-Jun-22	01-Mar-21 A	31-Jan-22	
DESIGN SUBMISSION & APPROVAL	513	23-Sep-20	21-Jun-22	01-Mar-21 A	01-Dec-21	
GENERAL	359	06-Oct-20	20-Dec-21	02-Mar-21 A	06-Nov-21	
Design Memorandum	0	06-Oct-20	06-Oct-20	23-Mar-21 A	07-Jun-21 A	
Design Memorandum - 6th Sub	0				23-Mar-21 A	Memoraridum - 6th Sub
Design Memorandum - 6th Review	0			24-Mar-21 A	20-Apr-21 A	Design Wemoraridum - 6th Review
Design Memorandum - Further Information required	0			21-Apr-21 A		Design Memorrandum - Further Information required
Design Memorandum - 7th Sub	0				16-May-21 A	🗢 Design Memorandium - 7th Sub
Design Memorandum - Approval	0		06-Oct-20		07-Jun-21 A	Design Memorandum - Approval
Design Memorandum - 7th Review	0			17-May-21 A	07-Jun-21 A	Design Memorandum - 7th Review
Ground Investigation Report - Kai Tak Area	0	05-Jan-21	05-Jan-21	24-Aug-21	24-Aug-21	
Ground Investigation Report Vol 1 - Approval	0		05-Jan-21		24-Aug-21	
Ground Investigation Report - Tunnel	47	14-Oct-20	09-Dec-20	12-Aug-21	07-Oct-21	
Ground Investigation Report Vol 2 - 1st Sub	0		14-Oct-20		12-Aug-21	
Ground Investigation Report Vol 2 - Review 1st Sub	28	15-Oct-20	11-Nov-20	13-Aug-21	09-Sep-21	
Ground Investigation Report Vol 2 - 2nd Sub	0		11-Nov-20		09-Sep-21	
Ground Investigation Report Vol 2 - Review 2nd Sub	28	12-Nov-20	09-Dec-20	10-Sep-21	07-Oct-21	
Ground Investigation Report Vol 2 - Approval	0		09-Dec-20		07-Oct-21	
Construction Traffic Impact Assessment - Kai Tak Area	0	06-Oct-20	06-Oct-20	24-Mar-21 A	04-Sep-21	
CTIA Kai Tak Area - 5th Sub	0					Kai Tak Area - 5th Sub
CTIA Kai Tak Area - 5th Review	0			25-Mar-21 A	30-Apr-21 A	CTIA Kai Tak'Area - 5th Review
CTIA Kai Tak Area - Resubmission	0			03-May-21 A	03-Aug-21	
CTIA Kai Tak Area - 6th Sub	0				03-Aug-21	\bullet
CTIA Kai Tak Area - Approval	0		06-Oct-20		04-Sep-21	
CTIA Kai Tak Area - 6th Review	0			04-Aug-21	04-Sep-21	
ACABAS - Western Tunnel Portal	52	24-Oct-20	24-Dec-20	17-Mar-21 A	18-May-21 A	
DDA - Further information required by SO	22	24-Oct-20	19-Nov-20	17-Mar-21 A	28-Apr-21 A	DDA - Further information required by SO
DDA - 2nd Sub	0		19-Nov-20		28-Apr-21 A	DDA - 2nd Sub
DDA - 2nd Review by SO	35	20-Nov-20	24-Dec-20	29-Apr-21 A	18-May-21 A	DDA - 2nd Review by SO
DDA - SO Consent for Construction	0		24-Dec-20		18-May-21 A	DDA - SO Consent for Construction
ACABAS- Footbridge FB-02	78	28-Dec-20	01-Apr-21	02-Aug-21	03-Nov-21	ACABAS- Footbridge FB-02
DDA - Draft - Preparation by Designer	48	28-Dec-20	25-Feb-21	02-Aug-21	27-Sep-21	
DDA - Draft - Final Review and prepare for 1st Sub	30	26-Feb-21	01-Apr-21	28-Sep-21	03-Nov-21	
DDA Project Alignment	0	09-Oct-20	09-Oct-20	11-Mar-21 A	11-Mar-21 A	
DDA - SO Consent for Construction	0		09-Oct-20		11-Mar-21 A	for Construction
AIP Roadworks and Street Furniture	0	16-Feb-21	16-Feb-21	29-Mar-21 A	01-Sep-21	
AIP - 3rd Sub	0				29-Mar-21 A	AIP - 3rd Sub
AIP - 3rd Review by SO	0			01-Apr-21 A	05-May-21 A	AIP - 3rd Review by SO
AIP - Further information required by SO	0			06-May-21 A	28-May-21 A	AIP - Further information required by SO
AIP - 4th Sub	0				28-May-21 A	◆ AIP - 4th Sub
AIP - 4th Review by SO	0			29-May-21 A	29-Jun-21 A	AlP - 4th Review by SO
AIP - Further information required by SO	0			30-Jun-21 A	30-Jul-21 A	
AIP - 5th Sub	0				31-Jul-21 A	AI
AIP - SO Consent for DDA Submission	0		16-Feb-21		01-Sep-21	
AIP - 5th Review by SO	0			31-Jul-21 A	01-Sep-21	
DDA Roadworks and Street Furniture	54	16-Feb-21	23-Apr-21	02-Sep-21	06-Nov-21	V; DDA Roadworks and; Street Furniture
DDA - Draft - Preparation by Designer	36	16-Feb-21	29-Mar-21	02-Sep-21	16-Oct-21	
DDA - Draft - Final Review and prepare for 1st Sub	18	30-Mar-21	23-Apr-21	18-Oct-21	06-Nov-21	
Page 1 of 23 ◆ Milestone Data Date: 31-Jul-21 Planned Bar Critical A divity ◆ ◆ Actual Milestone Actual Work ◆ ◆ Baseline Milestone		Summary	ED/	f	or Dev	Ak Road T2 and Infrastructure Works relopments at South Apron

Baseline Bar

August			Septemb	er		A	Appendix A		
08 15	22 29	05	12	19	26	03	10	17	24 1
		1	1				1	1	
								·	
							, ,	·	
							, ,		
			-				1 1 1		
							 	· ·	
							 !		
							, ,		
	· · · · · · · · · · · · · · · · · · ·						 	 	
	♦ Ground	Investig	ation Re	port Vo	I1-A	pproval		, , ,	
							1	-	
🔶 Groun	d Investigation	n Report	Vol 2 - 1	st Sub			/	·	
			Ground	Investi	gation	Report V	vol 2 -	Review	1st Sub
			1		-	Report		1	
									gation R
						•	Ground	I Investi	gation R
		1	1			-	1	1	
							/	·	
							! ! !	· ·	
CTIA Kai Tak A	rea - Resubmi	ssion							
	·						, ,		
CTIA Kai Tak A	iea - oin Sup								
		♦ CTIA					, , , ,	, , ,,,	
		CTIA	Kai Ta	k Area	6th F	Review		-	
							 , ,	·;	
							! ! !	·¦ ·	
	· · · · · · · · · · · · · · · · · · ·								
							, 		
							, , , ,	, , , ,	
							1 1 1	- - -	
		1	1			D¦A - Dra	ft - Pre	paration	by Desi
							!		
								·}	
	· • • • • • • • • • • • • • • • • • • •								
							, ,		
		-+							
			;						
			 				1 1 1	1 1 1	
		· - 1					 - -	··	
							¦		
- Further inform	ation remained	¦ bv S∩					; 		
P - 5th Sub									
JULI SUD		415 -						 	
		i	j	J		ubmissio	n !		
		A¦IP - 5tl	h Reviev	v by SC)			1	
			 ! !	i			, , ,	·	
	· · · · · · · · · · · · · · · · · · ·	- †		;			i	DDA	- Draft -
		-!	<u>!</u>			!			
	Date		Revis	Ion		hecked		Appro	oved
	18-Dec-19		V1		WY				
6	22-Feb-20		V0			/LLo		/Yu	
S CS	09-Apr-20		V1			/LLo		/Yu	
	17-Jul-20		V2			/LLo		/Yu	
	09-Oct-20		V3			/LLo		/Yu	
	02-Jul-21	02	V0		ISPa	/LLo	IN	/Yu	

Activity Name Du	r 02V0 Start	02V0 Finish	Start	Finish	
					April May June July August September October 0 4 11 18 25 02 09 16 23 30 06 13 20 27 04 11 18 25 01 08 15 22 29 05 12 19 26 03 10 17
DDA Traffic Sign, Road Marking & Sign Gantry 12	9 20-Jul-21	20-Dec-21	02-Mar-21 A	09-Sep-21	21
DDA - Draft - Preparation by Designer 42	20-Jul-21	06-Sep-21	02-Mar-21 A	27-Mar-21 A	1 A DDA - Draft - Preparation by Designer
DDA - 1st Sub		20-Sep-21		31-Mar-21 A	1 A ▶ DDA - 1 st Sub
DDA - Draft - Final Review and prepare for 1st Sub 12	07-Sep-21	20-Sep-21	29-Mar-21 A	01-Apr-21 A	1 A DDA - Draft - Final Review and p
DDA - Review by IP / DC 24	21-Sep-21	18-Oct-21	01-Apr-21 A	03-May-21 A	
DDA - Review by SO 24	21-Sep-21	18-Oct-21	01-Apr-21 A	14-May-21 A	
DDA - Further information required by SO 24	19-Oct-21	15-Nov-21	15-May-21 A	22-Jun-21 A	
DDA - 2nd Sub		15-Nov-21		22-Jun-21 A	1A 🔷
DDA - 2nd Review by SO 33	16-Nov-21	20-Dec-21	23-Jun-21 A	08-Jul-21 A	
DDA - Further information required by SO C			09-Jul-21 A	05-Aug-21	21 DDA - Further information required by SO
DDA - 3rd Sub				05-Aug-21	21 ◆ DDA - 3rd Sub
DDA - SO Consent for Construction		20-Dec-21		09-Sep-21	21
DDA - 3rd Review by SO C			06-Aug-21	09-Sep-21	21 DDA - 3rd Review by SO
DDA Street Lighting (AGR/DPR/S20/L10/L18)	22-Jan-21	22-Jan-21	13-Mar-21 A	17-Sep-21	21
DDA - 3rd Sub				13-Mar-21 A	
DDA - 3rd Review by SO C			15-Mar-21 A	15-Apr-21 A	
DDA - Further information required by SO			16-Apr-21 A	07-Jun-21 A	1 A DDA - Further information required by SD 1 A
DDA - 4th Sub				07-Jun-21 A	1 A DDA - 4th Sub
DDA - 4th Review by SO			08-Jun-21 A	15-Jul-21 A	DDA - 4th Review by \$O
DDA - Further information required by SO C			16-Jul-21 A	07-Aug-21	21 DDA - Further information required by SO
DDA - 4th Sub				07-Aug-21	
DDA - SO Consent for DDA Submission		22-Jan-21		17-Sep-21	
DDA - 4th Review by SO			09-Aug-21	17-Sep-21	
AIP Structural Health Monitoring System (SHMS) 23	27-Nov-20	28-Dec-20	10-Mar-21 A	22-Mar-21 A	
AIP - 2nd Sub		27-Nov-20		10-Mar-21 A	
AIP - 2nd Review by SO 28	28-Nov-20		11-Mar-21 A		1 A d Review by SO
AIP - SO Consent for DDA Submission		28-Dec-20			1 A D Consent for DDA Submission
DDA Structural Health Monitoring System (SHMS) 13				05-Jul-21 A	
DDA - Draft - Preparation by Designer 30				05-May-21 A	
DDA - Draft - Final Review and prepare for 1st Sub 24			06-May-21 A	13-May-21 A	
DDA - 1st Sub		11-Mar-21		13-May-21 A	
DDA - Review by SO 24		· · · · · · · · · · · · · · · · · · ·	14-May-21 A		
DDA - Further information required by SO 24	F	,	09-Jun-21 A		
DDA - 2nd Sub		07-May-21		10-Jun-21 A	
DDA - Review by IP / DC 24	-	· · ·	14-May-21 A	-	
DDA - 2nd Review by SO 33			11-Jun-21 A		
DDA - SO Consent for Construction		11-Jun-21		05-Jul-21 A	
AIP Landscape Design 22			10-Mar-21 A		
AIP - 2nd Sub		29-Dec-20		10-Mar-21 A	
AIP - 2nd Review by SO 24			11-Mar-21 A	12-Apr-21 A	
AIP - Further information required by SO			13-Apr-21 A	11-May-21 A	
AIP - 3rd Sub		0(1) 01		11-May-21 A	
AIP - SO Consent for Construction		26-Jan-21	40.14 04.4	07-Jun-21 A	
AIP - 3rd Review by SO			12-May-21 A		
DDA Landscape Design 14			08-Jun-21 A 08-Jun-21 A	28-Oct-21	
DDA - Draft - Preparation by Designer 42				15-Jul-21 A	
DDA - Draft - Final Review and prepare for 1st Sub		· · ·	16-Jul-21 A	28-Jul-21 A	
DDA - 1st Sub		21-Apr-21		28-Jul-21 A	
Page 2 of 23 ♦ ♦ Milestone ▼	Summary				Date Revision Checked Appro
Data Date: 31-Jul-21		ED/2	2018/0	4 Trur	unk Road T2 and Infrastructure Works
Actual Milestone					evelopments at South Apron BOUYGUES TRAVAUX PUBLICS D9-Apr-20 01V1 SPa/LL0 WYu 17 Jul 20 01V2 SPa/LL0 WYu
Actual Work			I		TRAVAUX PUBLICS 011/2 01/1/20 01/2 SPa/LLo WYu
♦ Asseline Milestone Baseline Bar			Thrad	- Mari	nthe Polling Drogromme (Jul 21)
			11166		onths Rolling Programme (Jul-21)
	-				



Activity Name	Dur	02V0 Start	02V0 Finish	Start	Finish	2021
						April May June July 04 11 18 25 02 09 16 23 30 06 13 20 27 04 11 18 25 01
DDA - Review by SO	28	22-Apr-21	19-May-21	29-Jul-21 A	25-Aug-21	
DDA - Review by IP / DC	28	22-Apr-21	19-May-21	29-Jul-21 A	25-Aug-21	
DDA - Further information required by SO	24	20-May-21	17-Jun-21	26-Aug-21	23-Sep-21	
DDA - 2nd Sub	0		17-Jun-21		23-Sep-21	
DDA - 2nd Review by SO	35	18-Jun-21	22-Jul-21	24-Sep-21	28-Oct-21	
DDA - SO Consent for Construction	0		22-Jul-21		28-Oct-21	♦
MISC. TEMP WORKS	0	24-Mar-21	24-Mar-21	24-Mar-21 A	24-Mar-21 A	TEMP WORKS
Barging Point design at Portion Q	0	24-Mar-21	24-Mar-21	24-Mar-21 A	24-Mar-21 A	ng Point design at Portion Q
TN - SO Consent for Construction	0		24-Mar-21		24-Mar-21 A	SO Consent for Construction
DEPRESSED ROAD [DPR]	120	23-Sep-20	19-Feb-21	15-Apr-21 A	23-Oct-21	
DDA DPR - Permanent Structure	0	16-Dec-20	16-Dec-20	15-Apr-21 A	15-Apr-21 A	
DDA - SO Consent for Construction	0		16-Dec-20		15-Apr-21 A	iiiiiii
Stage 2A Completion	0		16-Dec-20		15-Apr-21 A	Stage 2A Completion
DDA DPR - Portal Structure	120	23-Sep-20	19-Feb-21	29-Apr-21 A	23-Oct-21	
DDA - Draft - Preparation by Designer	30	23-Sep-20	30-Oct-20	29-Apr-21 A	28-May-21 A	DDA - Draft - Preparation by Designer
DDA - Draft - Final Review and prepare for 1st Sub	24	07-Nov-20	04-Dec-20	29-May-21 A	07-Aug-21	
DDA - 1st Sub	0		04-Dec-20		07-Aug-21	
DDA - Review by SO	28	05-Dec-20	01-Jan-21	08-Aug-21	04-Sep-21	
DDA - Review by IP / DC	28	05-Dec-20	01-Jan-21	08-Aug-21	04-Sep-21	
DDA - Further information required by SO	12	02-Jan-21	15-Jan-21	06-Sep-21	18-Sep-21	
DDA - 2nd Sub	0		15-Jan-21		18-Sep-21	
DDA - SO Consent for Construction	0		19-Feb-21		23-Oct-21	
DDA - 2nd Review by SO	35	16-Jan-21	19-Feb-21	19-Sep-21	23-Oct-21	
Stage 1A Completion	0		19-Feb-21		23-Oct-21	
WEST VENTILATION BUILDING [WVB]	199	13-Jan-21	14-Sep-21	09-Mar-21 A	15-Nov-21	
DDA WVB - ELS Design (DC RA + Dewatering & Pumping 1	0	08-Feb-21	08-Feb-21	01-Apr-21 A		
DDA - 4th Sub	0					DDA - 4th Sub
DDA - 4th Review by SO	0				04-May-21 A	
DDA - Further information required by SO	0			05-May-21 A	11-May-21 A	
DDA - 5th Sub	0				11-May-21 A	
DDA - 5th Review by SO	0			12-May-21 A		
DDA - Further information required by SO	0			17-Jun-21 A	20-Jul-21 A	
DDA - 6th Sub	0				20-Jul-21 A	
DDA - SO Consent for Construction	0		08-Feb-21		27-Jul-21 A	
DDA - 6th Review by SO	0			21-Jul-21 A	27-Jul-21 A	
DDA WVB - Accommodation (SoA)	0	09-Apr-21	09-Apr-21	09-Mar-21 A	14-Aug-21	▼ DDA WVB - Accommodation (SoA)
DDA - Further information required by SO	0			09-Mar-21 A	12-Jul-21 A	
DDA - 3rd Sub	0				12-Jul-21 A	◆ DDA - 3rd Şub
DDA - SO Consent for Construction	0		09-Apr-21		14-Aug-21	
DDA - 3rd Review by SO	0			13-Jul-21 A	14-Aug-21	
DDA WVB - Permanent Structure	58	08-Apr-21	17-Jun-21	20-Mar-21 A	17-Jul-21 A	
DDA - Further information required by SO	30	08-Apr-21	13-May-21	20-Mar-21 A	13-May-21 A	iiiiii
DDA - 2nd Sub	0		13-May-21		13-May-21 A	
DDA - SO Consent for Construction	0		17-Jun-21		17-Jul-21 A	
DDA - 2nd Review by SO	35	14-May-21	17-Jun-21	14-May-21 A	17-Jul-21 A	DDA 2nd Review
DDA WVB - ABWF	121	11-Mar-21	07-Aug-21	14-May-21 A	15-Nov-21	
DDA - Draft - Preparation by Designer	45	11-Mar-21	07-May-21	14-May-21 A	14-Aug-21	
DDA - Draft - Final Review and prepare for 1st Sub	24	08-May-21	05-Jun-21	16-Aug-21	11-Sep-21	

Page 3 of 23 Data Date: 31-Jul-21

Milestone
 Summary
 Planned Bar

Actual Milestone
 Actual Work

 \diamond

CriticalActivity

Baseline Milestone
 Baseline Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works for Developments at South Apron

BOUYGUES

	A	ugust			S	Septemb	er				Oct	ober	
	08	15	22	29	05	12	19	26		03	10	17	24 1
_				DA - R	eview b	y SO							
		j	; r	DA - R	evjew h	v IP / D	ic ic						
								DDA	- H	urther	Informa	ation req	uired by
							•	DDA	- 2	nd Sub			
			; {										
		1											🔶 [
		, ,	¦						;				
		1	1										
		 					+ , ,		•				
		 					, ,						
			-										
	DDA	- Draft	Final	Review	and pre	pare fo	r 1st Su	b					
	- UUA	- 1st Su	u∪ ¦						-			 - 	
		1	1	-	DDA	- Revie	wby S0	þ					
نہ ۔ ۔ ا		<u></u>	·	<u></u>	DDA	- Revie	w by IP	/DC					
									h-1	r info-	otica		buco
									5		ation	required	nà 20
1						•	DDA	- 2nd	S	ub			
												•	DDA -
						 			'				DDA -
		1	1										Stage
						-V W	EST VI	INTIL	A	TION B	UILDIN	ig įwve	31
									}				
		1	1										
			 ! !										
		 					, r						
		 				 			;				
inf	ormatic	n requi	rod hv	50									
			;										
		1	1										
SO	Conse	nt for C	onstruc	tion									
5th	Review	w by SC											
ion	require	èd by S	þ									1	
Ì		L !	¦										
			500		or Car	truct!-			;				
				onsent		suucuol	; 						
-		DDA	+ 3rd R	evie w b	y SO								
		 	+ 										
		 !											
nt f	or Con	struction	:)										
	y SO												
-	DDA	WVB -	ABWF										
		DDA	Draft	Prepa	ation b	y Desia	her						-
					·		, 	Fine			and pr	anaro fo	1 1 C 1 C 1/4
			1	:		UDA	- Didil -	гий		CVIEW	anu pre	-pare 10	r 1st Sub
_		T	г	Date		Revisi	ion			ecked		Appro	wed
										CONCU		whhic	cu
			18-De		00\			WY					
c	>		22-Fe		01\			SPa				VYu	
S			09-Ap		01\	V1		SPa	_			VYu	
5			17-Ju	-20	01١	/2		SPa	a/L	Lo	V	VYu	
			09-Oc	:t-20	01\	/3		SPa	a/L	Lo	V	VYu	
			02-Ju		02\			SPa				VYu	
-	-		0.01								11	•	

Activity Name	Dur	02V0 Start	02V0 Finish	Start	Finish									2021								
,						Apr 04 11		02	May 09 16	23 30	06	une 13 20 2	27 04	July	25 01	August 08 15	22	29 05	September	26	Oct 03 10	ober 17 24 1
DDA - 1st Sub	0		05-Jun-21		11-Sep-21	04 11	10 25		09 10	23 30		13 20 2	04		25 01	00 15			DDA - 1st S		03 10	17 24 1
DDA - Review by SO	28	06-Jun-21	03-Jul-21	12-Sep-21	09-Oct-21								÷								DD/	- Review by SO
DDA - Review by IP / DC	28	06-Jun-21	03-Jul-21	12-Sep-21	09-Oct-21																	- Review by IP /
DDA - Further information required by SO	30	05-Jul-21	07-Aug-21	11-Oct-21	15-Nov-21	1 1 	· · · · · · · · · · · · · · · · · · ·								·				 			
DDA WVB - General Building Plan	0	14-Sep-21	14-Sep-21	09-Mar-21 A	14-Aug-21	· · · · · · · · · · · · · · · · · · ·													▼ DĐA W\	/B - Gen	eral Building I	Plan
DDA - Further information required by SO	0	11 300 21	1130021		12-Jul-21 A									DDA - Further	information	reauired by S	so					
DDA - 3rd Sub	0			of mar 2171	12-Jul-21 A									DDA - 3rd Su								
DDA - SO Consent for Construction	0		14-Sep-21		14-Aug-21											•			🔷 DDA - S	0 Conse	nt for Constru	ction
DDA - 3rd Review by SO	0		11000 21	13-Jul-21 A	14-Aug-21												A - 3rd R	eview by SO				
DDA WVB - Aesthetic Design	151	13-Jan-21	20-Jul-21	04-May-21 A	23-Oct-21										WVB - Aest							
DDA - Draft - Final Review and prepare for 1st Sub	24	13-Jan-21	09-Feb-21		13-May-21 A	·	· · · · · · · · · · · · · · · · · · ·		DDA - I	Draft - Final Re	view and	prepare for 1st S	Sub									
DDA - 1st Sub	0	10 0411 21	09-Feb-21	01 maj 2171	13-May-21 A	·	· · · · · · · · · · · · · · · · · · ·		DDA - 1													
DDA - Review by SO	28	10-Feb-21	09-Mar-21	14-May-21 A							DDA - Re	eview by SO										
DDA - Further information required by SO	24	10-Mar-21	10-Apr-21	04-Jun-21 A									urther infor	mation required by	SO							
DDA - 2nd Sub	0		10-Apr-21	of Sull 2171	19-Jun-21 A	\																
DDA - Review by IP / DC	28	10-Feb-21	09-Mar-21	14-May-21 A	06-Aug-21		· · · · · · · · · · · · · · · · · · ·				 	1 I I	1 1		· · · · · · · · · · · · · · · · · · ·	DDA - Revie	wbvIP/	DC				
DDA - 2nd Review by SO	35	11-Apr-21	15-May-21	20-Jun-21 A	21-Aug-21		·				 							2nd Review	by SO			
DDA - 2nd Review by SO	35	11-Apr-21	15-May-21	20-Jun-21 A	21-Aug-21 21-Aug-21		·											2nd Review				
DDA - 2nd Review by in DDA - Further information required by SO	24	17-May-21	15-Jun-21	20-5011-21 A 23-Aug-21	18-Sep-21															- Eurthe	rinformation	required by SO
DDA - 3rd Sub	0	17-1VIdy-21	15-Jun-21	25-Aug-21	18-Sep-21							~								- 3rd Si		
DDA - SIU SUB DDA - SO Consent for Construction	0		20-Jul-21		23-Oct-21		·					×										◆ DDA -
DDA - 3rd Review by SO	35	16-Jun-21	20-Jul-21	19-Sep-21	23-Oct-21																	
SOUTH APRON ROAD WORKS				· · ·	17-Nov-21			; 					1 									DDA-
DDA Road S20 - Roadworks and Street Furniture	506 0	30-Sep-20 30-Sep-20	21-Jun-22 30-Sep-20	01-Mar-21 A 23-Mar-21 A																		
SOR	0	30-Sep-20	30-Sep-20	23-Mar-21 A	•						¦											
DDA - SO Consent for Construction	0	30-3ep-20	30-Sep-20 30-Sep-20	ZJ-IVIdI-ZT A	14-Apr-21 A		DDA - SO Cor	sent for C	onstruction		¦											
DDA - 9th Review by SO	0		J0-JCp-20	23-Mar-21 A			DDA - 9th Rev	4			, , , , , , , , , , , , , , , , , , ,											
AIP Road L10 (S)	0	30-Oct-20	30-Oct-20	04-Mar-21 A																		
AIP - 3rd Sub	0	J0-0Cl-20	30-001-20		04-Mar-21 A																	
AIP - 3rd Review by SO	0					d Review by SO															· · · · · · · · · · · · · · · · · · ·	
AIP - Further information required by SO	0			23-Mar-21 A			Δ	IP - Furthe	r information	required by SC												
AIP - 4th Sub	0				26-Apr-21 A		. <u>.</u>	IP - 4th Su			1 · · · · · · · · · · · · · · · · · · ·											
AIP - SO Consent for DDA Submission	0		30-Oct-20		10-May-21 A					Consent for DD	A Submis	sion			·							
AIP - 4th Review by SO	0		30-001-20	27-Apr-21 A						Review by SO												
DDA Road L10 (S) + Outfall 2 - Permanent Utility Design	0	26-Feb-21	26-Feb-21	· · ·		ermanent Utility	Design															
DDA - Further information required by SO	0	20-1 60-21	20-1 60-21			mation required I		li														
DDA - 3rd Sub	0				11-Mar-21 A						 					 						
DDA - 3rd Review by SO	0			12_Mar_21 A	-	3rd Review by	so.															
DDA - Sid Review by SO DDA - Further information required by SO	0				08-Apr-21 A		Further inform	tion root	ired by SO													
DDA - 1 differ information required by 30	0			23-11/1a1-21 A	08-Apr-21 A	DDA -	4															
DDA - 4th Sub DDA - SO Consent for Construction	0		26-Feb-21		26-May-21 A						DConso	nt for Constructio	 m						 			
DDA - 30 Consent for Construction DDA - 4th Review by SO	0		20-FED-21	09-Apr-21 A	5			; 			th Review								÷			
DDA F 4 II Neview by 30 DDA Road L10 (S) - Alignment, Traffic Sign, Road Marking (0	25-May-21	25-May-21	09-Api-21 A 08-Mar-21 A	-						1		affic Sign [Road Marking and	Fraffic Light							
DDA Codd Life (3) - Alignment, frame Sign, Road Marking (DDA - Further information required by SO	0	20-1VId y-2 1	20-1VId y-2 1		17-Sep-21 15-Apr-21 A		DDA - Furthe	r informati	on required b		u LIU (5)											
	0			UO-IVIAI-ZI A			DDA - 3rd Su	44		y 50												
DDA - 3rd Sub DDA - 3rd Review by SO	0			16-Apr-21 A	15-Apr-21 A		יאש - יוע אוני - אשש	44	- 3rd Review	hy SO												
DDA - 3rd Review by SO DDA - Further information required by SO	0			16-Apr-21 A 04-May-21 A			· · · · · · · · · · · · · · · · · · ·					DDA - Further ir	formation	required by SO								
DDA - Further information required by SO DDA - 4th Sub	0			04-IVIAY-ZIA								DDA - Fuiliner in DDA - 4th Sub		required by SO								
DDA - 4(ii) Sub	0				12-Jun-21 A		<u> </u>	<u> : </u>			<u> </u>	אַטע 4װו 3שָׂט										<u> </u>
Page 4 of 23		Summary																ate	Revision		ecked	Approved
Data Date: 31-Jul-21			ED/2	2018/0	4 Trur	nk Roa	d T2 2	and	Infras	tructu	ıre \	Vorks					18-De		V1	WYu		06
Critical A divity														BOUY	GUES		22-Fe 09-Ap		V0 V1	SPa/l SPa/l		VYu VYu
Actual Work				[(De/	/elopm	ents a	al 90	Juin A	vhiou				TRAVAUX	PUBLICS		17-Ju		V1 V2	SPa/L		v Yu VYu
				T L.			I:			- /	041						09-Oc		V2 V3	SPa/L		VYu
Baseline Bar				Inree		ths Rol	iing P	rogr	amm	e (Jul	-21)						02-Jul		2V0	SPa/l		VYu
			1														1					



Activity Name	Dur	02V0 Start	02V0 Finish	Start	Finish		Apri	1		Mav			Jur	10	- 1		202 July		r	٨
						04	11		02	09 16	5 23	30 0		3 20			11	18	25	01 08
DDA - 4th Review by SO	0			14-Jun-21 A	24-Jun-21 A											- 4th Revi		1		
DDA - 5th Sub	0				02-Jul-21 A		, , , ,	i i i i i i i i								🔶 DDA -				
DDA - Further information required by SO	0			25-Jun-21 A	07-Aug-21			· · · · · · · · · · · · · · · · · · ·												DDA
DDA - SO Consent for Construction	0		25-May-21		17-Sep-21						♦						!	¦		
DDA - 5th Review by SO	0			09-Aug-21	17-Sep-21				 											
DDA Road L10 (S) - Roadworks and Street Furniture	30	15-Jul-21	19-Aug-21	11-Mar-21 A	17-Sep-21												~			
DDA - 2nd Sub	0		15-Jul-21		11-Mar-21 A											 		DDA - 2r	nd Sub	
DDA - 2nd Review by SO	35	16-Jul-21	19-Aug-21		26-Mar-21 A											- +	 	+		
DDA - Further information required by SO	0			27-Mar-21 A	31-Mar-21 A			nformation req	uired by S	50										
DDA - 3rd Sub	0				31-Mar-21 A	• DDA - 3	Brd Sub													
DDA - 3rd Review by SO	0			·	13-May-21 A	·												; ; ; ;		
DDA - Further information required by SO	0			14-May-21 A	31-May-21 A		, , , ,	, , , , , , , , , , , , , , , , , , ,	, , , , , , , , , , , , , , , , , , ,			DDA -	Further	informatio	on requ	ired by S() ¦	1 1 1 1 1		
DDA - 4th Sub	0				31-May-21 A			· · · · · · · · · · · · · · · · · · ·				🔶 DDA -						¦		
DDA - 4th Review by SO	0			01-Jun-21 A	21-Jun-21 A			· · · · · · · · · · · · · · · · · · ·	4					D		th Review	-			
DDA - Further information required by SO	0			22-Jun-21 A	02-Jul-21 A				4							i		ii.		uired by SO
DDA - 5th Sub	0				02-Jul-21 A				 -						•	◆ DDA -	5th Sul	¢ +		
DDA - 5th Review by SO	0			03-Jul-21 A	21-Jul-21 A				¦									DI	DA - 5th	n Review by S
DDA - Further information required by SO	0			22-Jul-21 A	07-Aug-21		¦ 											¦ —		DDA
DDA - 6th Sub	0				07-Aug-21			 				 						¦		DDA
DDA - SO Consent for Construction	0		19-Aug-21		17-Sep-21													¦		
DDA - 5th Review by SO	0			09-Aug-21	17-Sep-21				 -											
DDA Foot Bridge FB-02	27	02-Feb-21	09-Mar-21	16-Mar-21 A	17-Sep-21	02¦											¦	¦		
DDA - 2nd Sub	0		02-Feb-21		16-Mar-21 A	D ¦			¦							1	¦	 		
DDA - 2nd Review by SO	35	03-Feb-21	09-Mar-21		30-Mar-21 A		nd Revie	w by SO								+		+		
DDA - Further information required by SO	0			01-Apr-21 A	11-May-21 A			4				formation re	equired	by \$O				· · · · · · ·		
DDA - 3rd Sub	0				11-May-21 A					• DDA -								<u></u>		
DDA - 3rd Review by SO	0			12-May-21 A	20-Jul-21 A				¦									μουρι + <u></u>	A - 3rd	Review by S
DDA - Further information required by SO	0			21-Jul-21 A	07-Aug-21													; ;;-		DDA
DDA - 4th Sub	0				07-Aug-21													¦		◆ DDA
DDA - SO Consent for Construction	0		09-Mar-21		17-Sep-21															
DDA - 4th Review by SO	0			09-Aug-21	17-Sep-21													¦		
[STE] AIP CUE L10 (N) ELS	0	14-Apr-21	14-Apr-21	17-Mar-21 A	17-Apr-21 A		¦ ▼ [\$TE] Al ⁱ P CUE	L IU (IN); 	ELS						· - 		¦ +		
DDA - 3rd Sub	0		14.4		17-Mar-21 A	ן ט 												¦		
AIP - SO Consent for DDA Submission	0		14-Apr-21	17 Mar 01 A	17-Apr-21 A				4		¦						;			
DDA - 3rd Review by SO	0	07 1.1 01	07 1.1 01	17-Mar-21 A	17-Apr-21 A			DDA - 3rd F	eview by	50								DA CUE I	10 (N	FIC
[STE] DDA CUE L10 (N) ELS DDA - 3rd Sub	0	07-Jul-21	07-Jul-21	17-Mar-21 A	17-Apr-21 A 17-Mar-21 A	 											31E] DL			EL3
DDA - SIU SUD DDA - SO Consent for Construction	0		07 Jul 21		17-Mai-21 A 17-Apr-21 A												אחל	0 Conso	nt for C	onstruction
	0		07-Jul-21	17 Mar 01 A				DDA - 3rd F		\$0						·······	DA - 3	+		
DDA - 3rd Review by SO [STE] DDA CUE L10 (N) Permanent Works	0	OF Oct 21	00 Nov 21	17-Mar-21 A	17-Apr-21 A													++-		
DDA - 2nd Sub	29 0	05-Oct-21	09-Nov-21 05-Oct-21	02-Apr-21 A	17-Sep-21 02-Apr-21 A	•										·				
DDA - 2nd Review by SO	35	06-Oct-21	09-Nov-21	02-Apr-21 A	14-May-21 A			 												
DDA - 2nd Review by SO DDA - Further information required by SO	0		07-11UV-21	· ·	28-May-21 A			 				DDA - Fui	rthet inf	ormation r	equire	02 vd b				
DDA - 3rd Sub	0			13-1VIA y-21 A	28-May-21 A			· · · · · · · · · · · · · · · · · · ·				DDA - 3rd								
DDA - 3rd Sub DDA - 3rd Review by SO	0			28-May-21 A												3rd Revie	۱ ۱ ۱ ۱ ۱ ۱ ۱ ۱ ۱ ۱ ۱ ۱ ۱ ۱ ۱ ۱ ۱ ۱ ۱	š0		
DDA - Siti Review by SO DDA - Further information required by SO	0			28-Way-21 A 23-Jun-21 A	07-Aug-21												y S			DDA
DDA - 4th Sub	0			2J-JUIEZTA	07-Aug-21 07-Aug-21				ļ											DDA
DDA - SO Consent for Construction	0		09-Nov-21		17-Sep-21															
							1				i I		i	1	1	i		<u> </u>		
Page 5 of 23 Data Date: 31-Jul-21 ◆ ◆ CriticalActivity ◆ ◆ Actual Wirk ◆ ◆ Baseline Milestone Baseline Bar		Summary	ED/2		4 Trur or Dev e Mont	/eloj	pm	ents a	at So	outh	Apr	on		/ork	S			BOU	YGL X PU	JES BLICS

	A	ugust				5	Septemb	er				Oct	ober	
	08	15	22	2	29	05	12	19	26		03	10	17	24 1
			¦ ¦				·					, , ,		· · · · · · · ·
												 	1 1	
	DDA	- Furthe	er inforn	nati	on r	equired	1 .							
		1					•	DDA -	S0 (lo	nsent fo	hr Con	struction	
								DDA -	5th F	Rev	view by	SO		
		—	DDA R	oad	L10	(S) - R	oadwor	ks and	Stree	t F	urnitur	e		
										-		, , ,		
		,	DDA - 2	2nd	Rev	iew by	SO			-		, ,		
										-				
		L								-				
						L				-	L			
					<u>+</u>									
										-				
	w co					\								
u D	by SO					; ;	; 							
		0			 		; 							·
vie	w by S													
		, 	er inforn	nati	on r	equired	by SO							
•	DDA	- 6th Sı	ub											
, , ,			 				i	J		1	J		struction	
				 				DDA -	5th F	Rev	view by	SO		
			 							[
										-	r	,		
		 						• ·		-		 ! !		
		l I				L		L	 	-	L			
riev	w by SC)			<u> </u>			- 		-				
			er inforn	nati	 0n r#	equired	by SO			-				
		- 4th Su								-				
						 	 	^חח	SO		hsent f	hr Con	struction	
ן 				<u>.</u>			· · · · · ·			L _ 1	view by			
		· · · · · · ·					· }	- אטט		, c1 	JUN DY			·
					 	; ;	; ;							
S		1 						1 						
tru	ction													
											▼			
											♦ DI	DA - 21	nd Sub	
		 								-				
										-		• • •		
		L						L		-	L	 	-l	
		L				L		·		-	L	!		
	DDA	- Furthe	er inforn	nati	on re	equired	by SO	+						
-		- 4th Su						, 				, 		
										-				
		,	i 									<u> </u>	<u> </u>	
_				Date			Revisi	on			ecked		Appro	oved
			18-De			00\			WY SD/		10			
S	7		22-Fe 09-Ap			01\ 01\			SPa SPa				VYu VYu	
-	- /		us-Ab	∦-2	U	01	V I		1349	1/L	-LO	I V	vru	

SPa/LLo

SPa/LLo

SPa/LLo

WYu

WYu

WYu

17-Jul-20

09-Oct-20 02-Jul-21 01V2

01V3

02V0

Activity Name	Dur	02V0 Start	02V0 Finish	Start	Finish									202	21								
						04	April	25	02 09	lay 16 23	30 06	June 13 20	27 04	July 11		01 08	August 3 15	22 2	S 9 05	eptember	26	Octo 03 10	oer 17 24 1
DDA - 4th Review by SO	0			09-Aug-21	17-Sep-21	04	11 10		02 07	10 23	30 00		27 04		10 23			22 2	7 03	DDA	-:4th Rev	view by:SO	17 24 1
[STE] DDA District Cooling System Permanent Works	0	09-Dec-20	09-Dec-20	12-Apr-21 A	14-Sep-21							 			+								·
DDA - 3rd Sub	0				12-Apr-21 A		DDA - 3rd	Sub				 			+ 1 1 1 1		·						· · · · · · · · · · · · · · · · · · ·
DDA - 3rd Review by SO	0			13-Apr-21 A	06-May-21 A				DDA - 3	rd Review by	50	· · · · · · · · · · · · · · · · · · ·											
DDA - Further information required by SO	0			07-May-21 A								<u>.</u>			·	DDA	- Further info	ormation r	equired by	SO			
DDA - 4th Sub	0				04-Aug-21											◆ DDA	ii.						
DDA - SO Consent for Construction	0		09-Dec-20		14-Sep-21															♦ DDA - S	0 Conse	nt for Construc	lion
DDA - 4th Review by SO	0			05-Aug-21	14-Sep-21							; , , , , , , , , , , , , , , , , ,					·		-	DDA - 4	h Review	v by SO	·
[STE] DDA District Cooling System Temporary Works	0	21-Dec-20	21-Dec-20									 			 		·						· · · · · · · · · · · · · · · · · · ·
DDA - SO Consent for Construction	0	2. 200 20	21-Dec-20		01-Mar-21 A	uction						 			 								
[STE] AIP Hoi Bun Road Junction	0	29-Oct-20	29-Oct-20	01-Mar-21 A								 			 +								·
AIP - 5th Review by SO	0				16-Mar-21 A	ew by SO						· · · · · · · · · · · · · · · · · · ·											·
AIP - Further information required by SO	0				31-Mar-21 A		ner informatio	n requir	ed by \$0			<u></u>											
AIP - 6th Sub	0				31-Mar-21 A	i .																	·
AIP - SO Consent for DDA Submission	0		29-Oct-20		15-Apr-21 A			Cons	ent for DDA Su	Ibmission		 			 								· · · · · · · · · · · · · · · · · · ·
AIP - 6th Review by SO	0			01-Apr-21 A	15-Apr-21 A		AIP - 6t					 											
[STE] DDA Hoi Bun Road Junction - Permanent Utility Desi	0	16-Dec-20	16-Dec-20	29-Mar-21 A								 								L			· · · · · · · · · · · · · · · · · · ·
DDA - 4th Sub	0				29-Mar-21 A	DDA - 4th Si	ub	 		L		, 								L			·
DDA - 4th Review by SO	0			30-Mar-21 A	29-Apr-21 A				DDA - 4th Revi	ew by \$O					· · · · · · · · · · · · · · · · · · ·								·
DDA - Further information required by SO	0				27-May-21 A						DDA - Further	information rec	uired by SO		÷								
DDA - 5th Sub	0			00 mpi 21 m	27-May-21 A						DDA - 5th Sub												
DDA - SO Consent for Construction	0		16-Dec-20		15-Jun-21 A) Conseint for (Construc	tion								
DDA - 5th Review by SO	0		10 000 20	28-May-21 A									Review by S									·	·
[STE] DDA Hoi Bun Road Junction - Alignment, Traffic Sign	0	22-Dec-20	22-Dec-20	29-Mar-21 A																			
DDA - 3rd Sub	0	22-Dec-20	22-060-20	27-101-21 A	29-Mar-21 A	DDA - 3rd S	ub					 											
DDA - 3rd Review by SO	0			01-Apr-21 A					DDA - 3rd Re	view by SO													·
DDA - Further information required by SO	0			03-May-21 A	-							, , , , , , , , , , , , , , , , , , ,			Further info	mation require	od by SO						·
DDA - 4th Sub	0				09-Jul-21 A							 											
DDA - 4th Review by SO	0			10-Jul-21 A	26-Jul-21 A					·		; ; 			·	DA - 4th Revi	ewi by SO						·
DDA - 4th Review by SO DDA - Further information required by SO	0			27-Jul-21 A	09-Aug-21							; 					DDA - Furthe	er informa	tion require	hy SO			·
DDA - 4th Sub	0			ZT-JUI-ZTA								; ; 					DDA - 4th Su		+				·
DDA - SO Consent for Construction	0		22-Dec-20		09-Aug-21 18-Sep-21							, , , , , , , , , , , , , , , , , , ,			÷					ן אחת ב	SOC	nsent for Cons	truction
DDA - 30 consent to construction DDA - 4th Review by SO	0		22-Det-20	10-Aug-21	18-Sep-21							 	 +		 		·		+			view by SO	
[STE] DDA Hoi Bun Road Junction - Roadworks and Street	0	03-Dec-20	03-Dec-20	10-Aug-21 12-Apr-21 A																DDF		view by 30	
DDA - 4th Sub	0	US-Dec-20	US-Dec-20		13-May-21 A 12-Apr-21 A		DDA - 4th	Suh															
DDA - SO Consent for Construction	0		03-Dec-20		13-May-21 A	1 1 1				DDA - \$O Con	sant for Constr	uction											·
DDA - 30 Consent to Constitution DDA - 4th Review by SO	0		03-Det-20	12 Apr 21 A	13-May-21 A					DDA - 4th Revi													·
[STE] DDA Hoi Bun Road Junction - Street Lighting	0	03-Dec-20	03-Dec-20	24-Mar-21 A								 			¦								·
DDA - 4th Sub	0	03-DEC-20	03-DEC-20		24-Mar-21 A	4th Sub																	
DDA - 4th Sub DDA - 4th Review by SO	0			25-Mar-21 A)A _ 4tH	Review by SC			, , , , , , , , , , , , , , , , , , ,											
DDA - 4th Review by SO DDA - Further information required by SO	0										urther informa	tion required b	v.so										
DDA - Futtien information required by 50	0				20-May-21 A										· · · · · · · · · · · · · · · · · · ·								·
DDA - SO Consent for Construction	0		03-Dec-20		15-Jul-21 A							 				onsent for Cor	struction						· · · · · · · · · · · · · · · · · · ·
DDA - 5th Review by SO	0		05 DCC 20	21-May-21 A						· · · · · · · · · · · · · · · · · · ·		, , , ,			+	eview by \$0							· · · · · · · · · · · · · · · · · · ·
[STE] AIP Road L10 (N)	105	12-Nov-21	21-Mar-22	08-Mar-21 A	17-Nov-21							 	· · · · · · · · · · · · · · · · · · ·										
AIP - Draft - Preparation by Designer	24	12-Nov-21	09-Dec-21	08-Mar-21 A	-							, , , , , , , , , , , , , , , , , , ,											
AIP - Draft - Final Review and prepare for 1st Sub	12	12-100V-21 10-Dec-21	23-Dec-21		01-Apr-21 A					L		; 			+								·
AIP - Drait - Filial Review and prepare for TSL Sub	0	10-000-21	23-Dec-21 23-Dec-21	20-IVIdI-21 A	01-Apr-21 A	.						, ; 			; ;;;								·
	U						1		1				: :					:		1	<u>: i</u>	-	<u> </u>
Page 6 of 23 ♦ ♦ Milestone ▼		Summary																Date		Revision		ecked	Approved
Data Date: 31-Jul-21			ED/2	2018/0	4 Trur	nk Ro	ad T	2 a	nd Inf	rastru	cture	Works	s 🦯					8-Dec-1 2-Feb-2			WYu SPa/L		Vu
Critical A citvity															BOUY	UES	_	2-Feb-20 9-Apr-20			SPa/L SPa/L		Yu Yu
Actual Work				I	or Dev	lob		s d	JUUL	п Арг				TR	RAVAUX	UBLICS		9-Api-20 7-Jul-20			SPa/L		Yu
				T I			- II!					`						9-Oct-20			SPa/L		Yu
Baseline Bar				Inree	e Mont	ns R	olling	Pr	ogran	nme (.	Jul-21)		_				2-Jul-21			SPa/L		Yu
			1				-			•											-		



Activity	Name	Dur	02V0 Start	02V0 Finish	Start	Finish	A m mil	1		Mari			li un a			202			A		1	Cantomb			Ortohor
							Aprii 04 11		02	May 09 16	23 30	06	June 13 20) 2	7 04	July 11	18 2	5 01	Aug 08	15 22	29	Septemb 05 12		26 03	October 10 17 24 1
	AIP - Review by SO	28	24-Dec-21	20-Jan-22	01-Apr-21 A	20-May-21 A						-				-									
	AIP - Review by IP / DC	28	24-Dec-21	20-Jan-22	01-Apr-21 A	08-Jul-21 A	· · · ·	1	1 1	· · · · ·			1 1		1			·	· · · · ·			·			
	AIP - Further information required by SO	24	21-Jan-22	21-Feb-22	20-May-21 A	08-Jul-21 A					·····				+		+				+-				
	AIP - 2nd Sub	0		21-Feb-22		08-Jul-21 A							L		•		+ 	·							
	AIP - 2nd Review by SO	28	22-Feb-22	21-Mar-22	16-Jun-21 A	17-Nov-21											<u>+</u>								
	[STE] DDA Road L10 (N) - Alignment, Traffic Sign, Road Ma	72	22-Mar-22	21-Jun-22	02-Apr-21 A	30-Aug-21											+								
	DDA - Draft - Preparation by Designer	6	22-Mar-22	28-Mar-22	02-Apr-21 A	15-Apr-21 A						·					+								
	DDA - Draft - Final Review and prepare for 1st Sub	6	29-Mar-22	04-Apr-22	15-Apr-21 A	19-Apr-21 A						·					+	·							
	DDA - 1st Sub	0		04-Apr-22		19-Apr-21 A	·	♦							+		+				+-				
	DDA - Review by IP / DC	28	05-Apr-22	02-May-22	19-Apr-21 A	21-May-21 A					······		L				4	·							
	DDA - Review by SO	28	05-Apr-22	02-May-22	19-Apr-21 A	27-May-21 A			+								+								
	DDA - Further information required by SO	12	03-May-22	17-May-22	27-May-21 A	26-Jul-21 A						·					÷								
	DDA - 2nd Sub	0		17-May-22		26-Jul-21 A	·i					·					•								
	DDA - SO Consent for Construction	0		21-Jun-22		30-Aug-21	· • • • • • • • • • • • • • • • • • • •								+		+				•				
	DDA - 2nd Review by SO	35	18-May-22	21-Jun-22	27-Jul-21 A	30-Aug-21				 ! !															
	[STE] DDA Road L10 (N) - Roadworks and Street Furniture	72	22-Mar-22	21-Jun-22	07-Apr-21 A	25-Aug-21											+	·							
	DDA - Draft - Preparation by Designer	6	22-Mar-22	28-Mar-22	07-Apr-21 A	14-Apr-21 A											+					·			
	DDA - Draft - Final Review and prepare for 1st Sub	6	29-Mar-22	04-Apr-22	15-Apr-21 A	19-Apr-21 A						·					+				+-				
	DDA - 1st Sub	0		04-Apr-22		19-Apr-21 A		♦																	
	DDA - Review by SO	28	05-Apr-22	02-May-22	19-Apr-21 A	10-Jun-21 A			i- 1		-i	·	•												
	DDA - Review by IP / DC	28	05-Apr-22	02-May-22	20-Apr-21 A	11-Jun-21 A	l			 ,		· · · · · · · · · · ·	L				±	لد ـ ـ ـ ـ ـ ـ ـ ـ ـ ـ ـ ـ ـ ـ ـ ـ ـ ـ ـ			-1				
	DDA - Further information required by SO	12	03-May-22	17-May-22	10-Jun-21 A	21-Jul-21 A				1		;	·				<u>+</u>								
	DDA - 2nd Sub	0		17-May-22		21-Jul-21 A	·					·					•				+-				
	DDA - SO Consent for Construction	0		21-Jun-22		25-Aug-21														•					
	DDA - 2nd Review by SO	35	18-May-22	21-Jun-22	22-Jul-21 A	25-Aug-21																			
	SUPPORTING UNDERGROUND STRUCTURE [SUS]	205	03-Oct-20	15-Jun-21	03-May-21 A	23-Nov-21						· · · · · · · ·	V SUPP	ORTINO	G UNDER	RGROUN	D STRUCT	URE [SUS]						
	AIP SUS - Internal Structure	145	03-Oct-20	29-Mar-21	03-May-21 A	10-Sep-21	AIP SUS - Interna	l Structure		 ! !		· J	L	!				لا ـ ـ ـ ـ ـ ـ ـ ـ ـ ـ ـ ـ ـ ـ ـ ـ ـ ـ ـ			-l + - 				
	AIP - Draft - Preparation by Designer	72	03-Oct-20	29-Dec-20	03-May-21 A	12-Jun-21 A		 		<u>+</u>		· J	AIP - Drat	ft - Prep	paration b	y¦Desigr	her	لد ـ ـ ـ ـ ـ ـ ـ ـ ـ ـ ـ ـ ـ ـ ـ ـ ـ ـ ـ	 						
	AIP - Draft - Final Review and prepare for 1st Sub	14	30-Dec-20	15-Jan-21	14-Jun-21 A	23-Jun-21 A								ΑIP -	Draft - Fi	nal Revi	ew and prep	are for 1st	Sub						
	AIP - 1st Sub	0		15-Jan-21		23-Jun-21 A							4	AIP -	1st Sub		+								
	AIP - Review by SO	28	16-Jan-21	12-Feb-21	24-Jun-21 A	19-Jul-21 A									+		AIP - R								
	AIP - Review by IP / DC	28	16-Jan-21	12-Feb-21	24-Jun-21 A	06-Aug-21					·····	·		i	+		· · · · · · · · · · · · · · · · · · ·		AIP - Re	eview by IP /	DC				
	AIP - Update & prepare for 2nd Sub	12	16-Feb-21	01-Mar-21	20-Jul-21 A	13-Aug-21	·					· J						·				e for 2nd Sub			
	AIP - 2nd Sub	0		01-Mar-21		13-Aug-21													• /	AIP - 2nd Su	b				
	AIP - 2nd Review by SO	28	02-Mar-21	29-Mar-21	14-Aug-21	10-Sep-21											+		-			AIP - 2	nd Revie	v by SO	
	AIP - SO Consent for DDA Submission	0		29-Mar-21		10-Sep-21															+-	♦ AIP - \$	SO Conse	nt for DDA Su	bmission
	DDA SUS - Internal Structure	60	30-Mar-21	15-Jun-21	11-Sep-21	23-Nov-21						·	🔽 DDA S	SUS - In	ternal Str	ucture									
	DDA - Draft - Preparation by Designer	36	30-Mar-21	15-May-21	11-Sep-21	26-Oct-21	·								+		+				+-		4		DD
	DDA - Draft - Final Review and prepare for 1st Sub	24	17-May-21	15-Jun-21	27-Oct-21	23-Nov-21	·l	 				1	· · · · · · · · · · · · · · · · · · ·				1	لد ـ ـ ـ ـ ـ ـ ـ ـ ـ ـ ـ ـ ـ ـ ـ ـ ـ ـ ـ							
	C&C TUNNEL / LAUNCHING SHAFT [C&C / LS]	115	08-Dec-20	03-May-21	17-Mar-21 A	18-Sep-21	·		▼ C&(CTUNNEL/L	AUNCHING S	SHAFT ([&C / L\$]				+	·							
	DDA - C&C/LS Permanent Structure (C&C) (SG Scheme)	0	22-Dec-20	22-Dec-20	29-Mar-21 A	11-Sep-21	· ¹						· • • • • • • • • • • • • • • • • • • •				+								
	DDA - 3rd Sub	0				29-Mar-21 A	DDA - 3rd Sub																		
	DDA - 3rd Review by SO	0			30-Mar-21 A	23-Apr-21 A		DDA		/iew by SO															
	DDA - Further information required by SO	0			24-Apr-21 A	04-Jun-21 A	·,	· · · · · · · · · · · · · · · · · · ·		 +		DDA	Further info	rmatior	required	l by SO									
	DDA - 4th Sub	0				04-Jun-21 A	·					DDA	4th Sub		+		+								
	DDA - 4th Review by SO	0			05-Jun-21 A	16-Jul-21 A					·····		· · · · · · · · · · · · · · · · · · ·				DDA - 4th	Review by	S0						
	DDA - Further information required by SO	0			17-Jul-21 A	07-Aug-21			1						<u>+</u>		<u></u>					quired by SO			
	DDA - 5th Sub	0				07-Aug-21			11			·	· · · · · · · · · · · · · · · · · · ·		 			•	DDA -	5th Sub	+-				
	ae 7 of 23 ♦ ♦ Milestone		Summary				·		•	,	, , , , , , , , , , , , , , , , , , ,										Date	Revis	on I	Checked	Approved
	ge 7 of 23		Carriendly		2010/0	1 T			لممم	Infra	truct	150	ام ۸ ۸		/						ec-19	00V1		/Yu	
Da	La Dale: 31-Jui-21						ik Road						VVOIT	15		-	01111		~	22-Fe	eb-20	01V0		Pa/LLo	WYu
	Actual Milestone				f	or Dev	elopme	ents a	at So	outh A	Apron					(TE	BOUYC	JUES	•)	09-A	-	01V1		Pa/LLo	WYu
	Actual Work						•				•						MINUA	- AREA		17-JL		01V2		Pa/LLo	WYu
	Baseline Bar				Three	e Mont	hs Roll	lina P	roa	ramm	e (Jul	-21)						/	09-0		01V3 02V0		Pa/LLo	WYu WYu
											5 (50		/		1.2.2					02-Ju	u-∠ I	0200	18	Pa/LLo	IVVTU

Activity Name	Dur	02V0 Start	02V0 Finish	Start	Finish						2021							
						April		May				25 01	August		September	24		ober
DDA - SO Consent for Construction	0		22-Dec-20		11-Sep-21	04 11 18 25	02	09 16 23	30 06 13	3 20 27	04 11 18	25 01	08 15 22	2 29 05	◆ DDA - SO (03 10 or Construction	
Stage 2A Completion	0		22-Dec-20		11-Sep-21										Stage 2A C			
DDA - 5th Review by SO	0		22 200 20	08-Aug-21	11-Sep-21							i 			DDA - 5th I			
DDA - LS Tympanum Structure for TBM Launching	25	29-Mar-21	03-May-21	22-May-21 A	16-Jun-21 A	· · · · · · · · · · · · · · · · · · ·		- IS Tymnanium St	tructure for TBM Lau	inchina								
DDA - 2nd Sub	0	27 Mar 21	29-Mar-21		22-May-21 A				A-2nd Sub							·		
DDA - SO Consent for Construction	0		03-May-21		16-Jun-21 A						onsent for Construction							
DDA - 2nd Review by SO	35	30-Mar-21	03-May-21	23-May-21 A			<u> </u>			DDA - 2nd Re	eview by \$O							
DDA - C&C/LSPermanent Structure (Cell 1 & 2) (SG Scher	0	03-Mar-21	03-Mar-21			Structure (Cell 1 & 2) (SG Sche												
DDA - 3rd Sub	0		03 101 21		0	DDA - 3rd Sub												
DDA - 3rd Review by SO	0			30-Mar-21 A	23-Apr-21 A		3rd Revie	w by SO										
DDA - Further information required by SO	0				04-Jun-21 A				DDA - Furt	ther information	required by SO					·		
DDA - 4th Sub	0				04-Jun-21 A			¹									· · · · · · · · · · · · · · · · · · ·	
DDA - 4th Review by SO	0			05-Jun-21 A	16-Jul-21 A							4th Review b	/ 50					
DDA - Further information required by SO	0			17-Jul-21 A	07-Aug-21								DDA - Further inf	formation requir	d'hy SO'			
DDA - 5th Sub	0			TT-JUI-2 T A	07-Aug-21								DDA'- 5th Sub					
DDA - SO Consent for Construction	0		03-Mar-21		13-Aug-21								1	Consent for Co	struction			
DDA - 5th Review by SO	0		03-10101-21	08-Aug-21	13-Aug-21								DDA - 5th			·		
DDA - Still Review by SO DDA - C&C/LS Temporary Structure (SG Scheme)	93	08-Dec-20	01-Apr-21	14-Jun-21 A	13-Aug-21 11-Sep-21	DDA - C&C/LS Temporary S	Structuro (S	G Scheme)								•		
DDA - C&C/LS Temporary Structure (SG Scheme) DDA - Draft - Final Review and prepare for 1st Sub	9 <u>3</u> 6	08-Dec-20 08-Dec-20	01-Apr-21 14-Dec-20	14-Jun-21 A 14-Jun-21 A	02-Jul-21 A		-u,uctul e (S)		·		DDA - Draft - Final R	eview and pro	nare for 1st Sub					÷
DDA - Drait - Final Review and prepare for 1st Sub	0	00-Det-20	14-Dec-20	14-JUII-ZTA	02-Jul-21 A 02-Jul-21 A						DDA - DTait - Final R		μαιο ισι ισι συμ 					
		15-Dec-20		03-Jul-21 A	02-Jul-21 A 16-Jul-21 A							Review by S						
DDA - Review by SO	28		11-Jan-21 11-Jan-21	03-Jul-21 A 03-Jul-21 A								Review by S	1					
DDA - Review by IP / DC	28	15-Dec-20			16-Jul-21 A								DDA - Further inf	formation rocuirs	d by SO	·		
DDA - Further information required by SO	36	12-Jan-21	25-Feb-21	17-Jul-21 A	07-Aug-21													
DDA - 2nd Sub	0		25-Feb-21		07-Aug-21								עט µ- צחט Sµb			bnoott	or Construct	
DDA - SO Consent for Construction	0	0/ 5-1-01	01-Apr-21	00.401	11-Sep-21										◆ DDA SO (лі
DDA - 2nd Review by SO	35	26-Feb-21	01-Apr-21	08-Aug-21	11-Sep-21										DDA - 2nd	Review b	y 50	
DDA - LS Thrust Frame / Blocks for TBM La unching	63	21-Dec-20	10-Mar-21	17-Mar-21 A		mė¦/BlocksforTBM Lauhching				Eurthor Info	tion required by CD	, , ,					·····	
DDA - Further information required by SO	36	21-Dec-20	03-Feb-21	T7-IVIAR-21 A	07-Jun-21 A						uoni requited by SO							
DDA - 2nd Sub	0	04 5 1 21	03-Feb-21	00.1.011	07-Jun-21 A		l		◆ DDA - 2							·		
DDA - 2nd Review by SO	35	04-Feb-21	10-Mar-21	08-Jun-21 A	08-Jul-21 A						DDA - 2nd Rev							
DDA - Further information required by SO	0			09-Jul-21 A	14-Aug-21									rther information	required by SC			
DDA - 2nd Sub	0		40.11		14-Aug-21								◆ DDA - 2nc					
DDA - SO Consent for Construction	0		10-Mar-21		18-Sep-21		ļ										onsent for Co	nstruction
DDA - 2nd Review by SO	0			15-Aug-21	18-Sep-21		<u> </u> .		<u></u>						DD/	≀⊦ 2nd R	eview by SO	
SUB-SEA TBM TUNNEL	233	03-Oct-20	19-Jul-21	09-Mar-21 A	15-Nov-21							B-SEA TBM	UNNEL					
DDA - Special Segment for CP construction	81	12-Dec-20	24-Mar-21	18-Mar-21 A	01-Sep-21	Special Segment for CP const	struction											
DDA - 1st Sub	0	10.0	12-Dec-20	00.14	18-Mar-21 A	up:										·		
DDA - Review by SO	28	13-Dec-20	09-Jan-21	20-Mar-21 A	20-Apr-21 A	DDA - R	Review by S	U										
DDA - Further information required by SO	30	11-Jan-21	17-Feb-21	21-Apr-21 A	28-Jul-21 A						· · · · · · · · · · · · · · · · · · ·		urther information re	equired by SO				
DDA - 2nd Sub	0	40.5	17-Feb-21	00.11	28-Jul-21 A		ļ		· · · · · · · · · · · · · · · · · · ·			◆ DDA - 2	J				·····	
DDA - Review by IP / DC	28	13-Dec-20	09-Jan-21	20-Mar-21 A	28-Jul-21 A	· · · · · · · · · · · · · · · · · · ·							Review by IP / DC		and During			
DDA - 2nd Review by SO	35	18-Feb-21	24-Mar-21	29-Jul-21 A	01-Sep-21										2nd Review by			
DDA - SO Consent for Construction	0		24-Mar-21		01-Sep-21									• DDA -	SO Consent fo	r Constru	CTION	
DDA - Sub-sea Tunnel - TBM Confinement	96	17-Feb-21	16-Jun-21	03-May-21 A	08-Oct-21					1	ea Tunnel- TBM Confine	! I						
DDA - Draft - Final Review and prepare for 1st Sub	24	17-Feb-21	16-Mar-21	03-May-21 A							view and prepare for 1st	aue 	· · · · · · · · · · · · · · · · · · ·					
DDA - 1st Sub	0	47.1.	16-Mar-21		07-Jun-21 A				◆ DDA - 1	IST SUD		·					·····	
DDA - Review by SO	28	17-Mar-21	13-Apr-21	08-Jun-21 A	06-Aug-21		ļ						DDA - Review by				·····	
DDA - Review by IP / DC	28	17-Mar-21	13-Apr-21	08-Jun-21 A	06-Aug-21								DDA - Review by I	IP / DC			1	
Page 8 of 23		Summary												Date	Revision	_	ecked	Approved
Data Date: 31-Jul-21				2018/0	4 Trur	nk Road T2 a	and I	nfrastri	icture W	/orks					0V1	WYu		
Critical A divity											BOU	YGUES			1V0	SPa/L		VYu
Actual Work				t	or Dev	elopments a	at 50	uth Apr	on		TRAVAL	JX PUBLIC			1V1 1V2	SPa/L SPa/L		VYu VYu
Saseline Milestone						. .									1V2 1V3	SPa/L SPa/L		VYu VYu
Baseline Bar				Ihree	e Mont	ths Rolling P	'rogra	amme (Jul-21)						2V0	SPa/L		VYu
						~	-		. ,					-		1		

Activity Name	Dur	02V0 Start	02V0 Finish	Start	Finish		
		('	//			04 11 18 25 02 09 16 23 30 06 13 20 27 04 11 18 25 01 08 15 22 29 05 12 19 26 03 10	October 10 17 24 1
DDA - Further information required by SO	24	14-Apr-21	12-May-21	07-Aug-21	03-Sep-21	p-21 DDA - Further information required by SC	
DDA - 2nd Sub	0	1	12-May-21		03-Sep-21	p-21 ♦ DDA - 2nd Sub	
DDA - 2nd Review by SO	35	13-May-21	16-Jun-21	04-Sep-21	08-Oct-21	1-21 DD/	DA - 2nd Review by
DDA - SO Consent for Construction	0	1	16-Jun-21	,,	08-Oct-21	t-21 ♦ DD/	DA - SO Consent for
DDA - Sub-sea Tunnel - Internal Structure (Corbel & OHVD	121	03-Oct-20	01-Mar-21	22-Mar-21 A	17-Sep-21		
DDA - Draft - Preparation by Designer	36	03-Oct-20	14-Nov-20	22-Mar-21 A	21-Apr-21 A		
DDA - Draft - Final Review and prepare for 1st Sub	12	16-Nov-20	28-Nov-20	22-Apr-21 A	27-Apr-21 A		
DDA - 1st Sub	0	,	28-Nov-20	j	27-Apr-21 A		
DDA - Review by SO	28	29-Nov-20	26-Dec-20	28-Apr-21 A	28-May-21 A		
DDA - Review by IP / DC	28	29-Nov-20	26-Dec-20	28-Apr-21 A	06-Aug-21	ig-21 DDA - Review by IP / DC	
DDA - Further information required by SO	24	28-Dec-20	25-Jan-21	29-May-21 A	13-Aug-21	g-21 DDA - Further information required by SO	
DDA - 2nd Sub	0	, 	25-Jan-21	+	13-Aug-21	g-21 ↓ DDA - 2nd Sub	
DDA - 2nd Review by SO	35	26-Jan-21	01-Mar-21	14-Aug-21	17-Sep-21		۲
DDA - SO Consent for Construction	0		01-Mar-21	+	17-Sep-21		onstruction
DDA Tunnel - General Building Plan	112	02-Mar-21		02-Jun-21 A	· ·	\sim	·
DDA - Draft - Preparation by Designer	30			02-Jun-21 A		ig-21 DDA - Draft - Preparation by Desigher	·
DDA - Draft - Final Review and prepare for 1st Sub	24		08-May-21	09-Aug-21	04-Sep-21	p-21 DDA- Draft - Final Review and prepare	e for 1st Sub
DDA - 1st Sub	0		08-May-21		04-Sep-21		
DDA - Review by SO	28	10-May-21	11-Jun-21	06-Sep-21	09-Oct-21		DDA - Review by SO
DDA - Review by SO DDA - Review by IP / DC	28	,	11-Jun-21	06-Sep-21	09-Oct-21		DDA - Review by IP /
DDA - Further information required by SO	30	3	19-Jul-21	11-Oct-21	15-Nov-21		
AIP - Tunnel (Sub-sea & CKL Tunnel) - Spaceproofing (SG \$			27-Jan-21	20-Mar-21 A			
AIP - Further information required by SO	0	27 Jun 2	21 30112		-		
All - 2nd Sub	0	('			30-Jul-21 A		
AIP - 210 Sub AIP - SO Consent for Construction	0	('	27-Jan-21		27-Aug-21		
AIP - 2nd Review by SO	0	('	21-54112.	31-Jul-21 A	0		
FER - Fire Engineering Report (SG Scheme)	135	31-Dec-20	18-Jun-21	09-Mar-21 A			
FER - Draft - Final Review and prepare for 1st Sub	22				1-	r-21 A FER - Draft - Final Review and prepare for 1st Sub	
FER - 1st Sub	0	JI-D0020	20-Jan-21 27-Jan-21			r-21 A FER - 1st Sub	
FER - Review by SO	35	28-Jan-21	03-Mar-21	30-Mar-21 A			
FER - Review by SO FER - Review by IP / DC	28	28-Jan-21 28-Jan-21	03-Mar-21 24-Feb-21	30-Mar-21 A 30-Mar-21 A	-		
FER - Review by IP / DC FER - Further information required by SO	48		04-May-21	30-Mar-21 A 30-Apr-21 A			
FER - Further information required by SO FER - 2nd Sub	48	04-IVId1-21	04-May-21 04-May-21	30-Api-21 A	13-Aug-21 13-Aug-21		
		- May-21		14-Aug-21	5		
FER - 2nd Review by SO	45	05-May-21		14-Aug-z i	27-Sep-21		nsent for Constructio
FER - SO Consent for Construction	0	11 May 21	18-Jun-21	10 WI 01 A	27-Sep-21		
DDA - Sub-sea Tunnel - Internal Structure (SG & Parapet) (14-May-21	28-Jun-21	12-Jul-21 A	· ·		
DDA - 2nd Sub	0	15 May 21	14-May-21	12 Jul 21 A	12-Jul-21 A		
DDA - 2nd Review by SO	45	15-May-21		13-Jul-21 A	-		/ SU insent for Constructic
DDA - SO Consent for Construction CROSS PASSAGE	0	- 02 Oct 20	28-Jun-21	10 Mar 21 A	27-Sep-21		
DDA - Cross Passage - CP Tympanum	284	03-Oct-20 17-Jun-21	16-Sep-21 16-Sep-21	18-Mar-21 A 18-Mar-21 A			
DDA - Cross Passage - CP Tympanum DDA - 1st Sub	0		16-Sep-21 17-Jun-21		18-Mar-21 A		Tympanum
DDA - 1st Sub DDA - Review by SO		18-Jun-21	17-Jun-21 15-Jul-21	20-Mar-21 A			
	28				-		
DDA - Further information required by SO	24	16-Jul-21	12-Aug-21	21-Apr-21 A			
DDA - 2nd Sub	0		12-Aug-21		28-Jul-21 A		
DDA - Review by IP / DC	28		15-Jul-21				
DDA - 2nd Review by SO	35	13-Aug-21	16-Sep-21	29-Jul-21 A			2nd Review by SO
DDA - SO Consent for Construction	0	·'	16-Sep-21]]	04-Oct-21	Ct-21 ♦ DDA - Si	SO Consent for Con
Page 9 of 23 ♦ ♦ Miestone ▼		Summary	Τ			Date Revision Checked	Approved
Data Date: 31-Jul-21				2018/0	M Tru	runk Road T2 and Infrastructure Works	
CriticalActivity						ZZZ-FED-ZO 01V0 SPA/LLO	WYu
Actual Milestone Actual Work				Ţγ	or Dev		WYu WYu
Baseline Milestone						17-JUI-20 01V2 SPA/LL0	WYu WYu
Baseline Bar				Three	a Mon		WYu

Activity Name	Dur	02V0 Start	02V0 Finish	Start	Finish	2021	
		1	1			April May June July August September	October
DDA - Cross Passage - CP TBM Jacking Pipes	78	13-Mar-21	21-Jun-21	04-May-21 A	17-Sep-21		
DDA - 1st Sub	0		13-Mar-21	-	04-May-21 A	A	
DDA - Review by SO	28	14-Mar-21	10-Apr-21	05-May-21 A	31-May-21 A	A DDA - Review by SO	
DDA - Review by IP / DC	28	14-Mar-21	10-Apr-21	05-May-21 A	3		
DDA - Further information required by SO	30	12-Apr-21	17-May-21			DDA - Further information required by SO	·
DDA - 2nd Sub	0		17-May-21	++	13-Aug-21	DDA - 2nd Sub	·
DDA - 2nd Review by SO	35	18-May-21	21-Jun-21	14-Aug-21	17-Sep-21	DDA - 2nd Review by	y SO
DDA - SO Consent for Construction	0		21-Jun-21		17-Sep-21	♦ DDA - SO Çonsent fo	·
DDA - Cross Passage - CP TBM Confinement	113	15-Mar-21	02-Aug-21	05-May-21 A		▼ DDA - Cross Passage - CP TBM Confinement	
DDA - Draft - Preparation by Designer	36		29-Apr-21	05-May-21 A		DDA - Draft - Preparation by Desigher	·
DDA - Draft - Final Review and prepare for 1st Sub	24		29-May-21		11-Sep-21	DDA - Draft - Final Review	and prepare for 1st Sub
DDA - 1st Sub	0		29-May-21	Ŭ	11-Sep-21	♦ DDA - 1st Sựb	
DDA - Review by SO	28	30-May-21	26-Jun-21	12-Sep-21	09-Oct-21		DDA - Review by SO
DDA - Review by 50 DDA - Review by IP / DC	28	30-May-21	26-Jun-21	12-Sep-21	09-Oct-21		DDA - Review by IP /
DDA - Further information required by SO	30	28-Jun-21	02-Aug-21	11-Oct-21	15-Nov-21		· · · · · · · · · · · · · · · · · · ·
DDA - Puttier information required by SO DDA - Cross Passage - CP TBM - DCRA	90	31-May-21	14-Sep-21	05-May-21 A		▼ DDA - Cross Passage -	CD TRM - DCRA
DDA - Cross Passage - CP TBW - DCRA DDA - Draft - Preparation by Designer	42	31-May-21	20-Jul-21	3			aft - Preparation by Desic
DDA - Draft - Final Review and prepare for 1st Sub	24	,	17-Aug-21	3	27-Sep-21 27-Oct-21		
DDA - DTail - Final Review and prepare for 1st Sub	0			· ·	27-Oct-21 27-Oct-21		
	-	10 Aug 21	17-Aug-21				
DDA - Review by SO	28	18-Aug-21	14-Sep-21		24-Nov-21		· · · · · · · · · · · · · · · · · · ·
DDA - Review by GEO via SO	28	18-Aug-21	14-Sep-21		24-Nov-21		
DDA - Review by IP / DC	28	18-Aug-21	14-Sep-21	28-Oct-21	24-Nov-21		
DDA - Cross Passage - Traditional (CP28, 29 & 30) - Temp:	_	03-Oct-20	16-Jan-21	02-Aug-21	17-Nov-21		" - by Declapor
DDA - Draft - Preparation by Designer	42	03-Oct-20	21-Nov-20	5	18-Sep-21	DDA Draft Prepa	
DDA - Draft - Final Review and prepare for 1st Sub	24	23-Nov-20	19-Dec-20		20-Oct-21		DDA - Dra
DDA - 1st Sub	0	, ,	19-Dec-20		20-Oct-21		◆ DDA - 1st
DDA - Review by SO	28	20-Dec-20	16-Jan-21	21-Oct-21	17-Nov-21		
DDA - Review by GEO via SO	28	20-Dec-20	16-Jan-21	21-Oct-21	17-Nov-21		
DDA - Review by IP / DC			16-Jan-21	21-Oct-21	17-Nov-21		
DDA - Cross Passage - Traditional - Lining Structure	_		03-Feb-21	21-Oct-21	01-Dec-21		
DDA - Draft - Preparation by Designer			03-Feb-21	21-Oct-21	01-Dec-21		
	_		08-Apr-21		0	DRILL & BREAK [D&BR] / DRILL & BLAST TUNNE1 [D&BL]	
DDA - D&BR / D&BL Tunnel - Lining & Internal Structure	0	09-Oct-20	09-Oct-20		3		
DDA - 5th Sub	0	()			03-Mar-21 A		
DDA - 5th Review by SO	0	ļ,			12-Mar-21 A		
DDA - Further information required by SO	0			13-Mar-21 A	21-Apr-21 A	A DDA - Flyrther information required by SD	
DDA - 6th Sub	0	1		,	21-Apr-21 A	A DDA - dth Sub	
DDA - SO Consent for Construction	0	1	09-Oct-20	,	07-Aug-21	◆ DDA - SO Consent for Construction	
DDA - 6th Review by SO	0	,		21-Apr-21 A	07-Aug-21	DDA: 6th Review by SD	
DDA - Construction Blasting Assessment Report (SG Sch	0	22-Feb-21	22-Feb-21	23-Mar-21 A	23-Mar-21 A	A herit Report (SG Scheme)	
CBAR (SG) - SO Consent for Construction	0	,	22-Feb-21	,	23-Mar-21 A	A (SG) - SO Consent for Construction	
DAmS - D&BR / D&BL Tunnel - Temp Support (SG) for Exca	0	08-Mar-21	08-Mar-21	24-Mar-21 A	18-May-21 A	A Tunnel - Temp Support (SG) for Excavation (SG Scheme)	
DAmS - Further information required by SO	0	,		24-Mar-21 A	29-Mar-21 A	A DAmS - Further information required by SO	
DAmS - 3rd Sub	0	1		, j	29-Mar-21 A	A DAmS - 3rd Sub	
DAmS - SO Consent for Construction	0	1	08-Mar-21	;	18-May-21 A	A DAmS - \$0 Consent for Construction	
DAmS - 3rd Review by SO	0	1		29-Mar-21 A	18-May-21 A		
DDA - D&BR / D&BL Tunnel - Service Gallery (SG Scheme)	32	25-Feb-21	08-Apr-21	19-Mar-21 A	15-Jul-21 A	DDA - D&BR / D&BL Tunnel - Service Gallery (SG \$cheme)	
DDA - 2nd Sub	0	1	25-Feb-21	+	19-Mar-21 A	A Sub	
			·	i	·		
Page 10 of 23		Summary				Date Revision Checked	d Approved

Page 10 of 23 Data Date: 31-Jul-21

Milestone Planned Bar

Actual Work

Activitv

Vilestone

Baseline MilestoneBaseline Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works for Developments at South Apron

BOUYGUES TRAVAUX PUBLICS



	Date	Revision	Checked	Approved
	18-Dec-19	00V1	WYu	
	22-Feb-20	01V0	SPa/LLo	WYu
	09-Apr-20	01V1	SPa/LLo	WYu
/	17-Jul-20	01V2	SPa/LLo	WYu
	09-Oct-20	01V3	SPa/LLo	WYu
	02-Jul-21	02V0	SPa/LLo	WYu

Activity Name		Dur	02V0 Start	02V0 Finish	Start	Finish	2021																		
	,				ordit		Ap			May	23 30		June		04	July	10 05		August		Septemb			October	24 1
	DDA - 2nd Review by SO	42	26-Feb-21	08-Apr-21	20-Mar-21 A	20-Apr-21 A	04 11	18 25		09 16 w by SO	23 30	06	13 20	21	04	11	18 25	01 08	15	22 29	05 12	19 26	03	10 17	24 1
	DDA - Further information required by SO	0	2010021	007.p. 21	21-Apr-21 A						DDA -	Further	information rec	uired by S	SO										
	DDA - 3rd Sub	0			2170912171	27-May-21 A					◆ DDA -	4													
	DDA - SO Consent for Construction	0		08-Apr-21		15-Jul-21 A					• • • • • • • • • • • • • • • • • • • •					Δ Π	DA - \$0 Con	sent for Const	riuction						
	DDA - 3rd Review by SO	0		00-Api-21	28-May-21 A		•••••									<u>.</u> .	DA - 3rd Revi								
		325	03-Oct-20	06-Nov-21	08-Mar-21 A	15-Jui-21 A	· · ·																		
	DDA - EVB - Tower Crane Foundation	27	05-001-20 06-Feb-21	13-Mar-21	19-Mar-21 A		er Crane Found	lation		 									÷						
	DDA - 2nd Sub	0	00-1 60-21	06-Feb-21	17-101d1-21 A	19-Mar-21 A											·	·							
	DDA - 2nd Review by SO	35	07-Feb-21	13-Mar-21	20-Mar-21 A	19-Apr-21 A		DDA - 2r	d' Poviow	v by SO															
	DDA - Further information required by SO	0	07-FED-21	13-10101-21	19-Apr-21 A		·	- 4	44	her information		in in	 				·								
		-			19-Api-21 A	· ·							· · · · · · · · · · · · · · · · · · ·				·								
	DDA - 3rd Sub	0		10 Mar 01		26-Apr-21 A	·				Construction														<u></u> -
	DDA - SO Consent for Construction	0		13-Mar-21	0(1 01 1	29-Apr-21 A				OConsent for	·														
	DDA - 3rd Review by SO	0			26-Apr-21 A	29-Apr-21 A			DDA - 3	I a Review by .	50														
	DDA - EVB - ABWF	81	03-Oct-20	09-Jan-21	02-Aug-21	09-Nov-21																- Draft - Prer		Deeler	
	DDA - Draft - Preparation by Designer	36	03-Oct-20	14-Nov-20	02-Aug-21	11-Sep-21							, ; , , , , , , , , , , , , , , , , , ,									- Draft - Prep			
	DDA - Draft - Final Review and prepare for 1st Sub	24	16-Nov-20	12-Dec-20	13-Sep-21	12-Oct-21	· · · · · · · · · · · · · · · · · · ·						, ; , , , , , , , , , , , , , , , , , ,							¦				DDA - Dr	
	DDA - 1st Sub	0		12-Dec-20		12-Oct-21						¦ 	,											◆ DDA - 1s	SUD
	DDA - Review by SO	28	13-Dec-20	09-Jan-21	13-Oct-21	09-Nov-21																			<u></u>
	DDA - Review by IP / DC	28	13-Dec-20	09-Jan-21	13-Oct-21	09-Nov-21			l				, , , , , , , , , , , , , , , , , , , ,												
		119	03-Oct-20	26-Feb-21	28-Jun-21 A	15-Nov-21								- <u></u>				. <u></u>		<u> </u>					
	DDA - Draft - Preparation by Designer	48	03-Oct-20	28-Nov-20	28-Jun-21 A	23-Aug-21	· · · · · · · · · · · · · · · · · · ·			 +			 	¦ 						DDA - Dra	t - Preparation				
	DDA - Draft - Final Review and prepare for 1st Sub	24	30-Nov-20	29-Dec-20	24-Aug-21	20-Sep-21				 	· · · · · · · · · · · · · · · · · · ·		· · · · · · · · · · · · · · · · · · ·								·	DD'A - D	raft - Final	Review and p	repare fc
	DDA - 1st Sub	0		29-Dec-20		20-Sep-21	· · · · · · · · · · · · · · · · · · ·					 	· · · · · · · · · · · · · · · · · · ·									◆ DDA - 1:			
	DDA - Review by SO	28	30-Dec-20	26-Jan-21	21-Sep-21	18-Oct-21													<u> </u>						A - Revi€
	DDA - Review by IP / DC	28	30-Dec-20	26-Jan-21	21-Sep-21	18-Oct-21												1							A - Revi€
	DDA - Further information required by SO	24	27-Jan-21	26-Feb-21	19-Oct-21	15-Nov-21																			: :
	AIP Foot Bridge FT-03 [NEW]	24	09-Oct-21	06-Nov-21	09-Oct-21	06-Nov-21													1				V		
	AIP - Draft - Preparation by Designer	24	09-Oct-21	06-Nov-21	09-Oct-21*	06-Nov-21												1							
	AIP EVB - Permanent Structure (SG Scheme)	0	31-Mar-21	31-Mar-21	18-Mar-21 A	07-Aug-21	AIP EVB - Pe	rmanent \$tructi	re (SG S	cheme)															
	AIP - Further information required by SO	0			18-Mar-21 A	16-Apr-21 A		AIP - Furthe		tion required by															
	AIP - 6th Sub	0				16-Apr-21 A		🔶 AIP - 6th Su																	
	AIP - 6th Review by SO	0			17-Apr-21 A	28-May-21 A					AIP -	6th Revi	ew by \$O												
	AIP - Further information required by SO	0			29-May-21 A	28-Jun-21 A	· · · · · · · · · · · · · · · · · · ·					· · ·	r	🗖 AIP -	Further	inform	ation required	l by SO							
	AIP - 7th Sub	0				28-Jun-21 A	·							🔶 AIP -	7th Sub			·	- 	4			· · · · · · · · · · · · · · · · · · ·		
	AIP - SO Consent for DDA Submission	0		31-Mar-21		07-Aug-21				 	/		L				·	♦ AIP	SO Co	nsent for DDA	Submission	L		 	4
	AIP - 7th Review by SO	0			28-Jun-21 A	07-Aug-21								·····				AIP	7th Re	view by SO					<u>.</u> '_
	DDA - EVB Temporary Support for Basement formation (S	30	24-Feb-21	31-Mar-21	19-Mar-21 A	29-Apr-21 A	DDA - EVB T	emporarySupp	ort for Ba	sement format	on (SG Scher	ne)													
	DDA - 2nd Sub	0		24-Feb-21		19-Mar-21 A	Sub																		
	DDA - 2nd Review by SO	35	25-Feb-21	31-Mar-21	19-Mar-21 A	19-Apr-21 A	·i	DDA - 2r	d Review	v by SO															
	DDA - Further information required by SO	0			19-Apr-21 A	26-Apr-21 A		, D	DA - Furt	her informatior	required by S	50	► 												
	DDA - 3rd Sub	0		l		26-Apr-21 A	· ·	◆ D	DA - 3rd	Sub	·		L							· · · · · · · · · · · · · · · · · · ·		·		 ! !	
	DDA - SO Consent for Construction	0		31-Mar-21		29-Apr-21 A	· ¹		DDA - \$	O Consent for	Construction		LJ 					·	 	+ 		L J		 	
	DDA - 3rd Review by SO	0			26-Apr-21 A	29-Apr-21 A			DDA - 3	rd Review by	so							·							
	DDA - EVB - General Building Plan (including SoA) (SG Sch	125	02-Nov-20	07-Apr-21	08-Mar-21 A	08-Oct-21	DDA -	EVB - General	Building	Plan (including	SoA) (SG Sc	heme)	,				·	·							
	DDA - Draft - Preparation by Designer	36	02-Nov-20	12-Dec-20	08-Mar-21 A	02-Apr-21 A	DDA - Draft	- Preparation b	y:Design	er							·	·							
	DDA - Draft - Final Review and prepare for 1st Sub	14	14-Dec-20	31-Dec-20	02-Apr-21 A	08-Apr-21 A	DDA	- Draft - Final F	eview an	d prepare for 1	st Sub														
	DDA - 1st Sub	0		02-Jan-21		08-Apr-21 A		- 1st Sub					· 												
	DDA - Review by SO	28	03-Jan-21	30-Jan-21	08-Apr-21 A	'	· · · · · · · · · · · · · · · · · · ·		<u> </u>				· · · · · · · · · · · · · · · · · · ·	<u></u>				DDA -	Review	by SO					
	-					5					· · · _		ı i _	· i ⁻	i	1	i	i							
	age 11 of 23	ED/2018/04 Trunk Road T2 and Infrastructure Works															Date 18-Dec-19	Revisi 00V1	ion (WY	Checked	Appro	oved			
D	Data Date: 31-Jul-21										S 📝						22-Feb-20	00V1 01V0		u a/LLo	WYu				
	 Actual Miestone 			for Developments at South Apron										(B	OUYGI	JES		09-Apr-20	01V0		a/LLO a/LLO	WYu		
	Actual Work														TR/	AVAUX PU	BLICS	-	17-Jul-20	01V2		a/LLo	WYu		
	♦ Asseline Milestone Baseline Bar				Throp Months Polling Programme (Jul 21)															09-Oct-20	01V3		a/LLo	WYu	
				Three Months Rolling Programme (Jul-21)													02-Jul-21	02V0	SPa	a/LLo	WYu				

Activity Name	Dur	02V0 Start	02V0 Finish	Start	Finish		April			Mov	luno		2021			August		Contombor	1	Oct	ober
						04	April 11 18	25	02 09	16 23	30 06 13	20 27	July 04 11 18	25	01 08	August 3 15 22	29 05	September 12 19	26	03 10	17 24 1
DDA - Review by IP / DC	28	03-Jan-21	30-Jan-21	08-Apr-21 A	06-Aug-21							· · ·			DD/	A - Review by IP / D				1	
DDA - Further information required by SO	24	01-Feb-21	03-Mar-21	07-Aug-21	03-Sep-21													- Further inform	nationrec	uired by SO	
DDA - 2nd Sub	0		03-Mar-21		03-Sep-21										1		◆ DDA	- 2nd Sub		1	
DDA - 2nd Review by SO	35	04-Mar-21	07-Apr-21	04-Sep-21	08-Oct-21										 					DDA	2nd Review by
DDA - SO Consent for Construction	0		07-Apr-21		08-Oct-21	♦														♦ DDA	SO Consent for
DDA - EVB - Permanent Structure (SG Scheme)	152	08-Apr-21	08-Oct-21	01-Apr-21 A	24-Sep-21	▼-	· · ·										1			DDA	EVB - Permane
DDA - Draft - Preparation by Designer	36	08-Apr-21	21-May-21	01-Apr-21 A	20-Apr-21 A						Draft - Preparation by									 	
DDA - Draft - Final Review and prepare for 1st Sub	18	22-May-21	11-Jun-21	22-Apr-21 A	04-May-21 A						DDA	- Draft - Final F	Review and prepare fo	or 1st Sub							
DDA - 1st Sub	0		11-Jun-21		04-May-21 A				♦		DDA	-1stSub			1					1	
DDA - Review by SO	28	12-Jun-21	09-Jul-21	05-May-21 A	28-Jun-21 A								DDA - Revie	ewby SO]	1	
DDA - Review by IP / DC	28	12-Jun-21	09-Jul-21	05-May-21 A	13-Aug-21											DDA - Review b	1			1 1 1	
DDA - Further information required by SO	48	10-Jul-21	03-Sep-21	29-Jun-21 A	20-Aug-21												DDA	- Further inform	nation rec	luired by SO	
DDA - 2nd Sub	0		03-Sep-21		20-Aug-21										1	•	DDA	- 2nd Sub		1	
DDA - 2nd Review by SO	35	04-Sep-21	08-Oct-21	21-Aug-21	24-Sep-21										1					DDA	2nd Review by
DDA - SO Consent for Construction	0		08-Oct-21		24-Sep-21										 			•		🔶 DDA	SO Consent for
TUNNEL E&M INSTALLATION & COMMISSIONING	256	29-Oct-20	08-Sep-21	08-Mar-21 A	12-Nov-21												V	TUNNEL E&M	INSTAL	ATION & CC	MMISSIONING
DDA - E&M Tunnel Ventilation Design (SG Scheme)	163	29-Oct-20	20-May-21	30-Mar-21 A	17-Sep-21					🗕 🗸 DDA - 🖡	&M Tunnel Ventilatio		\$cheme)		1]	1	
DDA - Draft - Preparation by Designer	48	29-Oct-20	23-Dec-20	30-Mar-21 A	08-May-21 A				DDA	∖-Draft-Prepar	ation by Designer									1	
DDA - Draft - Final Review and prepare for 1st Sub	24	24-Dec-20	23-Jan-21	08-May-21 A	22-May-21 A					DDA	Draft Final Review	and prepare fo	or 1st Sub		 					1	
DDA - 1st Sub	0		23-Jan-21		22-May-21 A						1stSub										
DDA - Review by SO	28	24-Jan-21	20-Feb-21	22-May-21 A	07-Jun-21 A						DDA - Re	view by SO			1					1	
DDA - Review by IP / DC	28	24-Jan-21	20-Feb-21	23-May-21 A	06-Aug-21										DD,	A - Review by IP / D			}	, , ,	
DDA - Further information required by SO	42	22-Feb-21	15-Apr-21	08-Jun-21 A	13-Aug-21	1							· · · · · · · · · · · · · · · · · · ·			DDA - Further in	formation r	equired by SO		1 1 1	
DDA - 2nd Sub	0		15-Apr-21		13-Aug-21		♦								1	◆ DDA - 2nd Sub				1	
DDA - 2nd Review by SO	35	16-Apr-21	20-May-21	14-Aug-21	17-Sep-21										1			DDA	2nd Re	view by SO	
DDA - SO Consent for Construction	0		20-May-21		17-Sep-21					◇					1			◆ DDA	SO Cor	isent för Con	struction
DDA - E&M Air Purification System (WVB)	91	09-Jan-21	05-May-21	15-Mar-21 A	17-Sep-21				DDA - I	E&M Air Purificat	tion System (WVB)				, , , ,				· · · · · · · · · · · · · · · · · · ·	 	
DDA - 1st Sub	0		09-Jan-21		15-Mar-21 A		1 1 1 1 1 1 1 1		, , , , , , , , , , , , , , , , , , ,									· · · · · · · · · · · · · · · · · · ·	; 		
DDA - Review by SO	28	10-Jan-21	06-Feb-21		11-May-21 A					DDA - Review by	SO		· · · · · · · · · · · · · · · · · · ·					<u>.</u>			
DDA - Review by IP / DC	28	10-Jan-21	06-Feb-21	15-Mar-21 A	06-Aug-21											A - Review by IP / D					
DDA - Further information required by SO	42	08-Feb-21	31-Mar-21	12-May-21 A	13-Aug-21		; ; ; ; ; ;			· · · · · ·			· · · · · · · · · · · · · · · · · · ·			DDA - Further in	formation r	equired by SO			
DDA - 2nd Sub	0		31-Mar-21		13-Aug-21	•	I I I I I I L		 							DDA - 2nd Sub				1 1 1	
DDA - 2nd Review by SO	35	01-Apr-21	05-May-21	14-Aug-21	17-Sep-21		I I I I												2nd Re	view hy SO	
DDA - SO Consent for Construction	0		05-May-21		17-Sep-21		· · · · · · · · · · · · · · · · · · ·		◇									◆ DDA	- SO Cor	sent for Con	struction
AIP - E&M Fire Services Installation	0	28-Dec-20	28-Dec-20	29-Mar-21 A	29-Mar-21 A		; 			-+										·	
AIP - SO Consent for DDA Submission	0		28-Dec-20		29-Mar-21 A					· · · · ·			· · · · · · · · · · · · · · · · · · ·		, , , ,				¦	, , , ,	
DDA - E&M Fire Services Installation	133	28-Dec-20	11-Jun-21	30-Mar-21 A	18-Oct-21	, , , , , , , , , , , , , , , , , , , ,	 	, , ,-,	 1		V ¦ DDA	E&M Fire Ser	vices Installation		, , , , ,					·	
DDA - Draft - Preparation by Designer	30	28-Dec-20	01-Feb-21		31-May-21 A		 		I I 4	- +			+								
DDA - Draft - Final Review and prepare for 1st Sub	18	02-Feb-21	25-Feb-21	01-Jun-21 A			· · · · · · · · · · · · · · · · · · ·		· · · · · · · · · · · · · · · · · · ·				view and prepare for 1	lst Sub							
DDA - 1st Sub	0		25-Feb-21		09-Jun-21 A						◆ D'DA - 1	stSub									· · · · · · · · · · · · · · · · · · ·
DDA - Review by SO	28	26-Feb-21	25-Mar-21	09-Jun-21 A	06-Aug-21		; ; ;			-+			·			A - Review by SO				·	
DDA - Review by IP / DC	28	26-Feb-21	25-Mar-21	09-Jun-21 A	06-Aug-21		 		 				· · · · · · · · · · · · · · · · · · ·		DD/	A - Review by IP / D	C 				
DDA - Further information required by SO	32	26-Mar-21	07-May-21	07-Aug-21	13-Sep-21					+						I I I			4	rmation requi	ed by SO
DDA - 2nd Sub	0		07-May-21		13-Sep-21		 		\									◆ DD¦A - 2nc	Sub	, , , ,	
DDA - 2nd Review by SO	35	08-May-21	11-Jun-21	14-Sep-21	18-Oct-21		· · · · · · · · · · · · · · · · · · ·			·	; 										DDA - 2nd f
DDA - SO Consent for Construction	0		11-Jun-21		18-Oct-21																♦ DDA - SO C
AIP - E&M MVAC	24	18-Nov-20	16-Dec-20	08-Mar-21 A	08-Apr-21 A										·····				¦	·	· · · · · · · · · · · · · · · · · · ·
AIP - 2nd Sub	0		18-Nov-20		08-Mar-21 A										1					1	
Page 12 of 23 \blacklozenge \blacklozenge Milestone \blacktriangledown		Summary														Dat		Revision	Ch	ecked	Approved
Data Date: 31-Jul-21				2018/0	4 Trur	ık R	T heo	-ีว ว	nd In	frastru	cture Wo	orks				18-Dec-)V1	WYu		
Critical A divity													ROI	UYGU	IFS	22-Feb-2			SPa/L		VYu
Actual Milestone				t	or Dev	/elop	omen	ts a	t Sou	th Apro	on		TRAVA	UX PUE	BLICS	09-Apr-2		IV1 IV2	SPa/L SPa/L		VYu VYu
Sestine Milestone				 .			.	-								09-Oct-2		IV2 IV3	SPa/L		v ru VYu
Baseline Bar				Three	e Moni	ths F	Rolling	g Pi	rograr	mme (、	Jul-21)					02-Jul-2		2V0	SPa/L		VYu VYu
				Three Months Rolling Programme (Jul-21)									5			(`					

Revision	Checked	Approved
00V1	WYu	
01V0	SPa/LLo	WYu
01V1	SPa/LLo	WYu
01V2	SPa/LLo	WYu
01V3	SPa/LLo	WYu
02V0	SPa/LLo	WYu
	00V1 01V0 01V1 01V2 01V3	00V1 WYu 01V0 SPa/LLo 01V1 SPa/LLo 01V2 SPa/LLo 01V3 SPa/LLo

Activity Name	Dur	02V0 Start	02V0 Finish	Start	Finish	0			Mari	l			2021		Arranat		Conten			Ostahan
						Aprii 04 11	18 25	02 09	May 16 23	June 30 06 13		7 04 1	July 1 18 25	01 08	August 8 15	22 29	Septem 05 12	19 20	<u> </u>	October 10 17 24 1
AIP - 2nd Review by SO	28	19-Nov-20	16-Dec-20	08-Mar-21 A	08-Apr-21 A	AIP - 2	nd Review by	SO									1			
AIP - SO Consent for DDA Submission	0		16-Dec-20		08-Apr-21 A			DDA Submiss	ion											
DDA - E&M MVAC	133	17-Dec-20	03-Jun-21	09-Apr-21 A	17-Sep-21					DDA - E&M I							1			
DDA - Draft - Preparation by Designer	32	17-Dec-20	26-Jan-21	09-Apr-21 A	22-May-21 A		· · ·		DDA	Draft - Preparation	by Designer						; ; ;			
DDA - Draft - Final Review and prepare for 1st Sub	17	27-Jan-21	18-Feb-21	22-May-21 A	02-Jun-21 A				ļ ļ	DDA - Draft - I	inal Review	and prepare fo	r 1st Sub							
DDA - 1st Sub	0		18-Feb-21		02-Jun-21 A					♦ DDA - 1st Sub							1			
DDA - Review by SO	28	19-Feb-21	18-Mar-21	02-Jun-21 A	29-Jun-21 A							DDA - Reviev	w by SO				1			
DDA - Review by IP / DC	28	19-Feb-21	18-Mar-21	02-Jun-21 A	06-Aug-21								· · · · · · · · · · · · · · · · · · ·	DD.	A-Review I		 			
DDA - Further information required by SO	32	19-Mar-21	29-Apr-21	30-Jun-21 A	13-Aug-21			j							🗖 DDA - F	urther informa	ation required	by SO		
DDA - 2nd Sub	0		29-Apr-21		13-Aug-21										◆ DDA - 2	nd Sub	 			
DDA - 2nd Review by SO	35	30-Apr-21	03-Jun-21	14-Aug-21	17-Sep-21										Ļ			i i .	Review by S	i i i
DDA - SO Consent for Construction	0		03-Jun-21		17-Sep-21					◇								DDA - SO	Consent for (Construction
DDA - E&M Plumbing & Drainage System	98	22-Jan-21	26-May-21	03-Jun-21 A	15-Sep-21				V D	DA - E&M Plumbing	g& Drainage	System								
DDA - Draft - Final Review and prepare for 1st Sub	17	22-Jan-21	10-Feb-21	03-Jun-21 A	25-Jun-21 A								al Review and pr	epare for 1st S	Sub					
DDA - 1st Sub	0		10-Feb-21		25-Jun-21 A							A-1stSub					1			
DDA - Review by SO	28	11-Feb-21	10-Mar-21	25-Jun-21 A	05-Jul-21 A								Review by SO							
DDA - Review by IP / DC	28	11-Feb-21	10-Mar-21	25-Jun-21 A	06-Aug-21									DD.		1 1	 			
DDA - Further information required by SO	32	11-Mar-21	21-Apr-21	06-Jul-21 A	11-Aug-21								· · · · · · ·			ther informati	on required by	/SO		
DDA - 2nd Sub	0		21-Apr-21		11-Aug-21		◇							4	DDA - 2nd	ther information				
DDA - 2nd Review by SO	35	22-Apr-21	26-May-21	12-Aug-21	15-Sep-21													DDA - 2nd R	eview by SO	
DDA - SO Consent for Construction	0		26-May-21		15-Sep-21				◇								•	DDA - SO C	onsent for Co	nstruction
AIP - E&M Electrical Installation	21	04-Dec-20	02-Jan-21	21-May-21 A	23-Jun-21 A															
AIP - 2nd Sub	0		04-Dec-20		21-May-21 A				◆ AIP - 2	nd Sub										
AIP - 2nd Review by SO	28	05-Dec-20	01-Jan-21	21-May-21 A	23-Jun-21 A							2nd Review b	· · · · · · · · · · · · · · · · · · ·							
AIP - SO Consent for DDA Submission	0		02-Jan-21		23-Jun-21 A								or DDA Submiss	ion						
DDA - E&M Electrical Installation	129	02-Jan-21	11-Jun-21	24-Jun-21 A	25-Oct-21		 	· · · · · · · · · · · · · · · · · · ·		▼ DDA	- E&M Elect	ical Installatio						· · ·		
DDA - Draft - Preparation by Designer	25	02-Jan-21	30-Jan-21	24-Jun-21 A	10-Jul-21 A	 	 	· · · · · · · · · · · · · · · · · · ·					DA - Draft - Prep				 	· · · · · · · · · · · · · · · · · · ·		
DDA - Draft - Final Review and prepare for 1st Sub	18	01-Feb-21	24-Feb-21	12-Jul-21 A	15-Jul-21 A		· · · · · · · · · · · · · · · · · · ·	ļ					DDA - Draft							
DDA - 1st Sub	0		24-Feb-21		15-Jul-21 A			ļ					DDA - 1st Su							
DDA - Review by SO	28	25-Feb-21	24-Mar-21	16-Jul-21 A	12-Aug-21	· · ·	, , , , , , , , , , , , , , , , , , ,									eview by SO				
DDA - Review by IP / DC	28	25-Feb-21	24-Mar-21	16-Jul-21 A	12-Aug-21			· · · · · · · · · · · · · · · · · · ·					· · · · · · · · · · · · · · · · · · ·		DDA - R	eview by IP / [DC			
DDA - Further information required by SO	33	25-Mar-21	07-May-21	13-Aug-21	20-Sep-21		4											L		ation required by SO
DDA - 2nd Sub	0		07-May-21		20-Sep-21													◆ DDA - 2		
DDA - 2nd Review by SO	35	08-May-21	11-Jun-21	21-Sep-21	25-Oct-21	·											·····			DDA
DDA - SO Consent for Construction	0		11-Jun-21		25-Oct-21		 		· · · · · · · · · · · · · · · · · · ·				· · · · · · · · · · · · · · · · · · ·				, , , ,	·		◆ DDA
AIP CLP Submission - Power Supply to EVB & WVB	23	29-Dec-20	26-Jan-21	21-May-21 A	23-Jun-21 A	1 1 1 1 1	 											·		
AIP - 2nd Sub	0		29-Dec-20		21-May-21 A		 		◆ AIP - 2	nd Sub										
AIP - 2nd Review by SO	28	30-Dec-20	26-Jan-21	22-May-21 A			· · · · · · · · · · · · · · · · · · ·					2nd Review b	· · · · · · · · · · · · · · · · · · ·							
AIP - SO Consent for DDA Submission	0		26-Jan-21		23-Jun-21 A	· · ·		ļ			◆ AIP -	SO Consent	or DDA Submiss			Submission				
DDA CLP Submission - Power Supply to EVB & WVB	158	27-Jan-21	11-Aug-21	24-Jun-21 A	26-Oct-21	·								1		Submission -	Power Suppl	y; to EVB & V	/VB	· · · · · · · · · · · · · · · · · · ·
DDA - Draft - Preparation by Designer	48	27-Jan-21	26-Mar-21	24-Jun-21 A	10-Jul-21 A								DA - Draft - Prep DDA - Draft	Daration by De	signer	for 1at Cut				
DDA - Draft - Final Review and prepare for 1st Sub	24	27-Mar-21	28-Apr-21	12-Jul-21 A	15-Jul-21 A										anu prepar					
DDA - 1st Sub	0	00.1	28-Apr-21		15-Jul-21 A								◆ DDA - 1st Su	uu						
DDA - Review by SO	28	29-Apr-21	26-May-21	16-Jul-21 A	12-Aug-21	· · · · · · · · · · · · · · · · · · ·		· · · · · · · · · · · · · · · · · · ·								eview by SO				
DDA - Review by IP / DC	28	29-Apr-21	26-May-21	16-Jul-21 A	12-Aug-21	·	· · · · ·									eview by IP / [
DDA - Further information required by SO	34	27-May-21	07-Jul-21	13-Aug-21	21-Sep-21				-+				¹							nation required by \$(
DDA - 2nd Sub	0	00 1 1 0 1	07-Jul-21	00.0 01	21-Sep-21							◆						◆ DDA -	∡na Sub	
DDA - 2nd Review by SO	35	08-Jul-21	11-Aug-21	22-Sep-21	26-Oct-21															
Page 13 of 23 Data Date: 31-Jul-21 ◆ </td <td>V</td> <td>Summary</td> <td>ED/2</td> <td>f</td> <td>or Dev</td> <td>elopme</td> <td>ents a</td> <td>it Sou</td> <td>th Apro</td> <td></td> <td>orks</td> <td></td> <td>BOUYG</td> <td>PUBLICS</td> <td></td> <td>Date 8-Dec-19 2-Feb-20 9-Apr-20 7-Jul-20 9-Oct-20</td> <td>Revis 00V1 01V0 01V1 01V2 01V3</td> <td>W SF SF</td> <td>Checked /u a/LLo a/LLo a/LLo a/LLo</td> <td>Approved WYu WYu WYu WYu WYu</td>	 V	Summary	ED/2	f	or Dev	elopme	ents a	it Sou	th Apro		orks		BOUYG	PUBLICS		Date 8-Dec-19 2-Feb-20 9-Apr-20 7-Jul-20 9-Oct-20	Revis 00V1 01V0 01V1 01V2 01V3	W SF SF	Checked /u a/LLo a/LLo a/LLo a/LLo	Approved WYu WYu WYu WYu WYu
Baseline Bar				Three	e Mont	hs Rol	ling P	rograr	mme (Jul-21)						9-0ct-20 2-Jul-21	01V3 02V0		a/LLO a/LLo	WYu

Activity Name	Dur	02V0 Start	02V0 Finish	Start	Finish	2021		
						April May June July August 04 11 18 25 02 09 16 23 30 06 13 20 27 04 11 18 25 01 08 15 22 29 0	September October 5 12 19 26 03 10 17	24 1
DDA - SO Consent for Construction	0		11-Aug-21		26-Oct-21	$\begin{array}{c ccccccccccccccccccccccccccccccccccc$		◆ DD
AIP - E&M Tunnel Lighting Design	24	25-Feb-21	25-Mar-21	03-May-21 A	09-Jun-21 A	M Turinel Lighting Design		
AIP - 2nd Sub	0		25-Feb-21		03-May-21 A	AIP - 2nd Sub		
AIP - 2nd Review by SO	28	26-Feb-21	25-Mar-21	03-May-21 A	09-Jun-21 A	AIP - 2nd Review by SO		
AIP - SO Consent for DDA Submission	0		25-Mar-21		09-Jun-21 A	♦ AIP - SQ Consent for DDA Submission		
DDA - E&M Tunnel Lighting Design	101	26-Mar-21	30-Jul-21	10-Jun-21 A	12-Nov-21	DDA - E&M Tunnel Lighting Design		
DDA - Draft - Preparation by Designer	22	26-Mar-21	24-Apr-21	10-Jun-21 A	07-Aug-21	DDA - Draft - Preparation by De	signer	
DDA - Draft - Final Review and prepare for 1st Sub	12	26-Apr-21	10-May-21	09-Aug-21	21-Aug-21		al Review and prepare for 1st Sub	
DDA - 1st Sub	0		10-May-21		21-Aug-21	◆ DDA + 1\$t Sub		
DDA - Review by SO	28	11-May-21	07-Jun-21	22-Aug-21	18-Sep-21		DDA - Review by SØ	
DDA - Review by IP / DC	28	11-May-21	07-Jun-21	22-Aug-21	18-Sep-21		DDA - Review by IP / DC	
DDA - Further information required by SO	44		30-Jul-21	20-Sep-21	12-Nov-21			
AIP - E&M CMCS	137		25-May-21	16-Mar-21 A	22-Jul-21 A	▼ AIP - E&M CMC\$		
AIP - Draft - Preparation by Designer	41	03-Dec-20	22-Jan-21	16-Mar-21 A		AIP - Draft - Preparation by Designer		
AIP - Draft - Final Review and prepare for 1st Sub	18		16-Feb-21	17-Apr-21 A		AIP - Draft - Final Review and prepare for 1st Sub		
AIP - 1st Sub	0		16-Feb-21	·P· = · · ·	26-Apr-21 A	li∳ AIPi- 1st Súb		
AIP - Review by SO	28	17-Feb-21	16-Mar-21	26-Apr-21 A				
AIP - Update & prepare for 2nd Sub	32		27-Apr-21	26-Apr-21 A	,	AIP - Update & prepare for 2nd Sub		
AIP - 2nd Sub	0		27-Apr-21	2077012177	28-Jun-21 A	◆ AIP:- 2nd \$ub		
AIP - Review by IP / DC	28	17-Feb-21	16-Mar-21	26-Apr-21 A		AIP: - Review by IP: / DC		
AIP - 2nd Review by SO	28		25-May-21	28-Jun-21 A		AIP - 2nd Review by SO		
AIP - SO Consent for DDA Submission	0	20-Api-21	25-May-21	20-JUIF2 I A	22-Jul-21 A	AIP - SO Consent for DDA Submissión		
DDA - E&M CMCS	89	26-May-21	08-Sep-21	23-Jul-21 A	04-Nov-21		DDA - E&M CMCS	
DDA - Draft - Preparation by Designer	22	,	21-Jun-21	23-Jul-21 A	17-Aug-21	DĎA - Draft - Prepar		
DDA - Draft - Final Review and prepare for 1st Sub	12		06-Jul-21	18-Aug-21	31-Aug-21			
DDA - Drait - Final Review and prepare for Tst Sub	0	ZZ-JUII-Z I	06-Jul-21	To-Aug-2 T	31-Aug-21 31-Aug-21			
	28	07-Jul-21	03-Aug-21	01-Sep-21	28-Sep-21		DDA - Review by SO	
DDA - Review by SO	-						DDA - Review by SO	
DDA - Review by IP / DC	36		11-Aug-21	01-Sep-21	06-Oct-21		DDA - Review by	/ IP / DU
DDA - Further information required by SO	24		08-Sep-21	07-Oct-21	04-Nov-21			
SOUTH APRON EXTERNAL WORKS	272		23-Nov-21	01-Mar-21 A	31-Dec-21			
Road S20	133		31-Jul-21	24-May-21 A		Road S20		
CUE	84	21-Apr-21	31-Jul-21	24-Jun-21 A	11-Nov-21			
Entrance	84	•	31-Jul-21	24-Jun-21 A	30-Oct-21			
Entrance - ELS (Sheet pile)	18	'	12-May-21	24-Jun-21 A	11-Aug-21	Entrance - ELS (Sheet pile		
Entrance - Excavation	18	y	03-Jun-21	12-Aug-21	01-Sep-21		ince - Excavation	
Entrance - Structure	36		17-Jul-21	02-Sep-21	16-Oct-21			nce - Str
Entrance- Backfill	12		31-Jul-21	18-Oct-21	30-Oct-21			
Junction	84	•	31-Jul-21	26-Jul-21 A	11-Nov-21			
Junction - Excavation	24		20-May-21	26-Jul-21 A	30-Aug-21		n - Excavation	
Junction - Structure	48	,	17-Jul-21	31-Aug-21	28-Oct-21			J
Junction - Backfill	12		31-Jul-21	29-Oct-21	11-Nov-21			
Road & Drain	101		23-Jun-21	24-May-21 A	26-Nov-21	▼ Road & Drain		
Stage 2	49		20-Apr-21	24-May-21 A	24-Sep-21	▼ Stage 2		
S20 Stage 2 (Watermain)	5	18-Feb-21	23-Feb-21	24-May-21 A		S20 \$tage 2 (Watermain)		
S20 Stage 2 (U channel, Catchpit, Gully)	22		20-Mar-21	19-Jul-21 A		S20 \$tage 2 (U channel, Catchpit, Gully)		
S20 Stage 2 (Roadworks)	22		20-Apr-21	26-Jul-21 A	24-Sep-21		S20 Stage 2 (Roadworks)	
Stage 3	52		23-Jun-21	25-Sep-21	26-Nov-21	▼ Stage 3	<u></u>	
S20 Stage 3 ELS	35	21-Apr-21	02-Jun-21	25-Sep-21	06-Nov-21			
Page 14 of 23		Summary				Date	Revision Checked Approv	ved
Page 14 01 23	•	····,			1 T	Read T2 and Infractructure Works	00V1 WYu	

Data Date: 31-Jul-21

Planned Bar Critical Activity

Actual Work

Baseline MilestoneBaseline Bar

Milestone

ED/2018/04 Trunk Road T2 and Infrastructure Works for Developments at South Apron

BOUYGUES TRAVAUX PUBLICS



	Date	Revision	Checked	Approved
2	18-Dec-19	00V1	WYu	
	22-Feb-20	01V0	SPa/LLo	WYu
	09-Apr-20	01V1	SPa/LLo	WYu
1	17-Jul-20	01V2	SPa/LLo	WYu
	09-Oct-20	01V3	SPa/LLo	WYu
	02-Jul-21	02V0	SPa/LLo	WYu

Activity Name	Dur	02V0 Start	02V0 Finish	Start	Finish							2021					
						April 04 11 18	25	02 09	May 16 23	June 30 06 13		July 04 11 18	25	August 01 08 15 22	September 29 05 12 19	9 26 03	October 10 17 24 1
S20 Stage 3 (Sewerage)	32	15-May-21	23-Jun-21	21-Oct-21	26-Nov-21		23	02 07	10 23	30 00 13			23	01 00 13 22		7 20 03	
AMAWBC	18	16-Aug-21	04-Sep-21	29-Oct-21	18-Nov-21				+			+ +		· · · · · · · · · · · · · · · · · · ·	AMAW BC		·
Outfall 1	18	16-Aug-21	04-Sep-21	29-Oct-21	18-Nov-21				+			++		V	V Outfall 1		
Outfall 1 Excavation & Blinding	18	16-Aug-21	04-Sep-21	29-Oct-21	18-Nov-21				· · · · · · · · · · · · · · · · · · ·			+					
[STE] District Cooling System for AMAWBC Section 6B	189	22-Dec-20	14-Aug-21	08-Mar-21 A	04-Nov-21							· · · · · · · · · · · · · · · · · · ·		▼ [STE] District	Cooling System for AMA	NBC Section 6B	
DCS - Material Arrival	0	01-Feb-21		20-Mar-21 A		terlal Arrival											
Section 1 - Bay 1	55	01-Feb-21	13-Apr-21	08-Mar-21 A	15-Oct-21	▼ Section	1 - Bay	 1									······
DCS - Bay 1 Excavation (1836m3)	12	01-Feb-21	17-Feb-21	08-Mar-21 A	20-Mar-21 A	v1¦Excavation (1836m3	 3)¦			L		±	! · ! !				
DCS - Bay 1 Pipe Installation - Set up (DN1200 30m)	12	20-Feb-21	05-Mar-21	22-Mar-21 A	14-Sep-21		- <u> </u>		· +			±	!		DCS -	Bay 1 Pipe Insta	llation - Set up (DN1200
DCS - Bay 1 Pipe Installation - Pipe welding	11	06-Mar-21	18-Mar-21	26-Jul-21 A	21-Sep-21				+			++					pe Installation - Pipe wel
DCS - Bay 1 Pipe Installation - Jointing (12nos)	12	19-Mar-21	01-Apr-21	23-Sep-21	07-Oct-21	P			+			++					DCS - Bay 1 Pipe Instal
DCS - Bay 1 Backfill	6	07-Apr-21	13-Apr-21	08-Oct-21	15-Oct-21												DCS - Bay 1 Ba
Section 1 - Bay 2	78	13-May-21	14-Aug-21	19-Apr-21 A	28-Oct-21			▼		·		· · · · · · · · · · · · · · · · · · ·		Section 1 - B	ay 2		
DCS - Bay 2 Excavation (1510m3)	26	13-May-21	12-Jun-21		19-May-21 A						S - Bay 2 Excav						· · · · · · · · · · · · · · · · · · ·
DCS - Bay 2 Pipe Installation - Set up (DN900 60m)	14	15-Jun-21	30-Jun-21	' 19-May-21 A	,									2 Pipe Installation - Set up (DN			
DCS - Bay 2 Pipe Installation - Pipe welding	13	02-Jul-21	16-Jul-21	19-Jul-21 A	24-Jul-21 A				+					S - Bay 2 Pipe Installation - Pipe			
DCS - Bay 2 Pipe Installation - Jointing (27nos)	18	17-Jul-21	06-Aug-21	19-Jul-21 A	31-Jul-21 A				+					DCS - Bay 2 Pipe Ins	allation - Jointing (27nos)		
DCS - Bay 2 Backfill	7	07-Aug-21	14-Aug-21	21-Oct-21	28-Oct-21												D
Section 1 - Bay 3	64	13-May-21	29-Jul-21	26-Jul-21 A	03-Nov-21		-!							Section 1 - Bay 3			
DCS - Bay 3 Sheet pile (1870m2)	34	13-May-21	23-Jun-21	26-Jul-21 A	27-Sep-21				· · · · · · · · · · · · · · · · · · ·							DCS - Ba	y 3 Sheet pile (1870m2)
DCS - Bay 3 Excavation (2620m3)	18	24-Jun-21	15-Jul-21	28-Sep-21	20-Oct-21							· · · · · · · · · · · · · · · · · · ·					DCS - Ba
DCS - Bay 3 Pipe Installation - Set up (DN900 30m)	12	16-Jul-21	29-Jul-21	21-Oct-21	03-Nov-21												
Section 2 - Bay 4	30	04-May-21	08-Jun-21	20-Apr-21 A				▼		▼ Section	2 - Bay 4						
DCS - Bay 4 Sheet pile (990m2)	18	04-May-21	25-May-21	20-Apr-21 A						· ·	4 Sheet pile (99	0m2)					· · · · · · · · · · · · · · · · · · ·
DCS - Bay 4 Excavation (1170m3)	12	26-May-21	08-Jun-21	05-Jun-21 A								i 'i i +	DCS	S - Bay 4 Excavation (1170m3)			· · · · · · · · · · · · · · · · · · ·
Section 2 - Bay 5	103	22-Dec-20	03-May-21	10-Apr-21 A				Section 2	+ Bay 5	· · · · · · · · · · · · · · · · · · ·							· · · · · · · · · · · · · · · · · · ·
DCS - Bay 5 Sheet pile (1510m2)	30	22-Dec-20	28-Jan-21	10-Apr-21 A					· · · · · · · · · · · · · · · · · · ·	<u>.</u>		· · · · · · · · · · · · · · · · · · ·		DCS - Bay 5 Sheet pile (15	0m2)		
DCS - Bay 5 Excavation (1516m3)	18	29-Jan-21	22-Feb-21	02-Aug-21	21-Aug-21										Bay 5 Excavation (1516n	13):	
DCS - Bay 5 Pipe Installation - Set up (DN600 66m)	14	23-Feb-21	10-Mar-21	30-Aug-21	14-Sep-21							++					llation - Set up (DN600 6
DCS - Bay 5 Pipe Installation - Pipe welding	14	11-Mar-21	26-Mar-21	15-Sep-21	02-Oct-21												Bay 5 Pipe Installation
DCS - Bay 5 Pipe Installation - Jointing (30nos)	15	27-Mar-21	17-Apr-21	04-Oct-21	21-Oct-21	· · · · · · · · · · · · · · · · · · ·						·					DCS - B{
DCS - Bay 5 Backfill	12	19-Apr-21	03-May-21	22-Oct-21	04-Nov-21			ļ				· · · · · · · · · · · · · · · · · · ·					
Section 2 - S20	28	21-Apr-21	25-May-21	25-Sep-21	29-Oct-21				▼ Se	ection 2 - S20		1 					
DCS - S20 section site clearance	28	21-Apr-21	25-May-21	25-Sep-21	29-Oct-21												·
[STE] District Cooling System - Remaining Section 7B	16	19-Apr-21	07-May-21	18-May-21 A	20-Oct-21			ISTE	District Cooling	System - Remainin	a Section 7B	++					
DCS Section 4	16	19-Apr-21	07-May-21	18-May-21 A	20-Oct-21	~		V DCS	• +			++++					
DCS - DPR Pipe Installation - Delivery & set up (DN 800 12m)	6	19-Apr-21	24-Apr-21	18-May-21 A			-¦ ⊐ !				DCS DPR	Pipe Installation - Del	ivery & s	set up (DN 800 12m)			
DCS - DPR Pipe Installation - Pipe welding (6nos)	6	26-Apr-21	03-May-21	21-Jun-21 A	15-Oct-21			-				++++					DCS - DPR Pig
DCS - DPR Pipe Installation - Jointing (6nos)	4	04-May-21	07-May-21	16-Oct-21	20-Oct-21							· · · · · · · · · · · · · · · · · · ·					DCS - DP
Foot Bridge FB-02	168	10-Mar-21	02-Oct-21	01-Mar-21 A	31-Dec-21				· · · · · · · · · · · · · · · · · · ·	L		L				Fool	t Bridge FB-02
DSD KBSIS - Interface	135	10-Mar-21	23-Aug-21	01-Mar-21 A	19-Nov-21					L		±		V DS	DKBSIS - Interface		
FB-02 Pre-drilling - LC&D	6	17-Jun-21	23-Jun-21	01-Mar-21 A	09-Mar-21 A					 C	— FB-02 F	re-drilling - LC&D					
FB-02 Pre-drilling - P1	6	09-Jun-21	16-Jun-21	01-Mar-21 A	10-Mar-21 A						FB-02 Pre-drilli	ng - P1					· · · · · · · · · · · · · · · · · · ·
Temporary Ramp Construction	48	10-Mar-21	10-May-21	08-Mar-21 A	21-Mar-21 A		-¦	¦⊹⊱ ┬	emporary Ramp	Construction		+					
FB-02 Pre-drilling - P2/P3	12	03-May-21	15-May-21		10-Apr-21 A				FB-02 Pre-di								
Existing Footbridge Disable Ramp - Demolition	24	11-May-21	08-Jun-21	12-May-21 A					+	+++	Footbridge Disa	ble Ramp - Demolition	n				
FB-02 H-pile - P1/P2/P3	51	24-Jun-21	23-Aug-21	18-Sep-21	19-Nov-21						· · · · · · · · · · · · · · · · · · ·						· · · · · · · · · · · · · · · · · · ·
Road L10/ DPR	_	03-May-21	02-Oct-21	26-Mar-21 A				V		·		· · · · · · · · · · · · · · · · · · ·				▼ Roa	d L10/ DPR
		, , , , , , , , , , , , , , , , , , ,				i	1	10 i			1 i	, , i	1		· · · ·	I I	· · · · ·
Page 15 of 23		Summary													ate Revision	Checke	d Approved
Data Date: 31-Jul-21			ED/2	2018/0)4 Trur	nk Road T	2 2	and Inf	frastru	cture W	orks			18-De		WYu SDa/U a	1404
CriticalActivity			/									POI	IVO	22-Feb	o-20 01V0	SPa/LLo	WYu

Actual Milestone Actual Work

♦ Baseline Milestone Baseline Bar

 \diamond

ED/2018/04 Trunk Road 12 and Intrastructure Works for Developments at South Apron

BOUYGUES

_		
S)	
	1	

	Checked	Approved
00V1	WYu	
01V0	SPa/LLo	WYu
01V1	SPa/LLo	WYu
01V2	SPa/LLo	WYu
01V3	SPa/LLo	WYu
02V0	SPa/LLo	WYu
	01V0 01V1 01V2 01V3	01V0 SPa/LLo 01V1 SPa/LLo 01V2 SPa/LLo 01V3 SPa/LLo

Activity Name	Dur	02V0 Start	02V0 Finish	Start	Finish					2021						
						April	25 02	May June 09 16 23 30 06 13 20 2	27 04	July 11	18 25	August 01 08 15	22 29	September	19 26 03	October 3 10 17 24 1
FB-02 H-pile (1 rig) - P4/P5/D	72	03-May-21	28-Jul-21	26-Mar-21 A	26-Oct-21						10 20			00 12	17 20 01	FB
FB-02 H-pile (1 rig) - LA&B	55	29-Jul-21	02-Oct-21	27-Oct-21	31-Dec-21			······································					<u></u>			
[STE] Hoi Bun Road / Cheung Yip Street / Wang Chiu Road J	155	17-Feb-21	25-Aug-21	01-Mar-21 A	10-Nov-21								▼ [STE] H	oi Bun Road / Che	ung Yip Street /	Wang Chiu Road Junction
EMSD Temporary Replacement of Traffic Signal	71	11-Mar-21	08-Jun-21	10-Mar-21 A	08-Jun-21 A			✓ EMSD Temporary R	eplacement	of Traffic	Signal					
EMSD Site Inspection	40	11-Mar-21	30-Apr-21	10-Mar-21 A	10-May-21 A			EMSD Site Inspection								
EMSD preparation for Stage 1 change over	13	03-May-21	17-May-21	10-May-21 A	20-May-21 A			EMSD preparațion for Stage 1 change ov	/er					· · · · · · · · · · · · · · · · · · ·		
Stage 1 change over to oil drum traffic signal	0		17-May-21		20-May-21 A			♦ \$tage 1 change over to oil drum traffic sig	gnal						· J	
EMSD preparation for Stage 2 change over	18	18-May-21	08-Jun-21	20-May-21 A	08-Jun-21 A			EMSD preparation for					+	· 		
Stage 2 change over to oil drum traffic signal	0		08-Jun-21		08-Jun-21 A			Stage 2 change øver	r to oil drum	traffic \$ig	nal					
Stage 1 (KT Fire Station Footpath/ CYS northbound)	136	01-Mar-21	14-Aug-21	01-Mar-21 A	30-Oct-21	· · · · · · · · · · · · · · · · · · ·				+		▼ Stag	e 1 (KT Fire S	ation Footpath/ CY	/S northbound)	
Stage 1A (KTFire Station Footpath)	115	01-Mar-21	21-Jul-21	01-Mar-21 A	28-Aug-21						V Stage 1	A (KT Fire Station For	tpath)	+		
Demolition of existing kerb & preparation for UU diversion	12	01-Mar-21	13-Mar-21	01-Mar-21 A	13-Mar-21 A	sting kerb & preparation for	UU diversio	1								
Telecom UU diversion Stage 1	12	15-Mar-21	27-Mar-21	13-Mar-21 A	27-Mar-21 A	ecom UU diversion Stage 1	1									
Towngas UU diversion	18	03-May-21	24-May-21	03-May-21 A	03-Jun-21 A			Towngas UU diversion								
WSD diveresion	6	25-May-21	31-May-21	12-Jun-21 A				WSD diver	esion				·	+		
Telecom UU diversion Stage 2	12	01-Jun-21	15-Jun-21	19-Jun-21 A	21-Jul-21 A						Telecon	UU diversion Stage 2	2:			
Installation of ducting for PL, ATC and E&M	6	01-Jun-21	07-Jun-21	02-Aug-21	07-Aug-21								4	L, ATC and E&M		
Installation of gully and gully pipe	12	08-Jun-21	22-Jun-21	24-Jun-21 A	14-Aug-21			······		[!]			J	and gully pipe		·
Reinstatement of footpath & carriageway	24	23-Jun-21	21-Jul-21	07-Jul-21 A	28-Aug-21									statement of footpa	ath & carriadewa	av
Stage 1B (CYS northbound Lane 2)	15	23 Jul 21	07-Aug-21	06-Oct-21	23-Oct-21			<u></u>			V	Stage 1B (C				
Installation of ducting for PL, ATC and E&M	3	22-Jul-21	24-Jul-21	06-Oct-21	08-Oct-21									+		Installation of ducting f
Installation of gully and gully pipe	2	26-Jul-21	28-Jul-21	09-Oct-21	12-Oct-21									+		Installation of gully
Reinstatement of carriageway	0	20-Jul-21	07-Aug-21	13-Oct-21	23-Oct-21											Reinst
Stage 1C (CYS northbound Lane 3)	7	09-Aug-21	14-Aug-21	25-Oct-21	30-Oct-21							netS 💆		thbound Lane 3)		
Installation of ducting for PL, ATC and E&M	2	09-Aug-21	14-Aug-21 11-Aug-21	25-Oct-21 25-Oct-21	27-Oct-21							▼ ▼ 3ag				
Installation of gully and gully pipe	2	12-Aug-21	11-Aug-21 14-Aug-21	23-Oct-21 28-Oct-21	30-Oct-21									+		
Stage 3 (Wang Chiu Road)	155	0	-	07-Apr-21 A	10-Nov-21	· · · · · · · · · · · · · · · · · · ·							Stage 3	Wang Chiu Road	N	
Stage 3A (WCR central traffic island)	1114		25-Aug-21 08-Jul-21	07-Apr-21 A	05-Oct-21			<u></u>		As on ct2	(MCP contr	al traffic island)			"	
Demolition of existing draft wall and planter	0	17-Feb-21	26-Feb-21					Demolition of existing draft wall and planter						+		
Lower down existing manhole	6	27-Feb-21	05-Mar-21	03-Jul-21 A	09-Jul-21 A						wn existing	manhole				
Reinstatement of footpath & carriageway	24	09-Jun-21	08-Jul-21	12-Jul-21 A	05-Oct-21									++		Reinstatement of footpath
Stage 3B (WCR westbound Lane 2)	_			06-Oct-21	20-Oct-21							▼ Stage 3₿ (WCF	, wostbound L	ano 2)		
Installation of ducting for PL, ATC and E&M	12	22-Jul-21 22-Jul-21	04-Aug-21 24-Jul-21	06-Oct-21	08-Oct-21									aiic 2)		Installation of ducting f
Reinstatement of carriageway	9	22-Jul-21 26-Jul-21		00-Oct-21	20-Oct-21									+		
Stage 3C (WCR westbound Lane 1)	12	05-Aug-21	04-Aug-21 18-Aug-21	21-Oct-21	03-Nov-21								Stane 30 AMC	R westbound Lane	1)	
Installation of ducting for PL, ATC and E&M	12	05-Aug-21	07-Aug-21	21-Oct-21 21-Oct-21	23-Oct-21			······								🗖 Instalia
Reinstatement of carriageway	0	09-Aug-21	18-Aug-21	21-Oct-21 25-Oct-21	03-Nov-21											
Stage 3D (WCR westbound new traffic island)	18	09-Aug-21	25-Aug-21	21-Oct-21	10-Nov-21							V		D (WCR westboun	nd new traffic isla	
Demolition of existing pavement	6	05-Aug-21 05-Aug-21	25-Aug-21 11-Aug-21	21-Oct-21 21-Oct-21	27-Oct-21											
Connection for PL, ATC and E&M	12	12-Aug-21	25-Aug-21	28-Oct-21	10-Nov-21											
Stage 4 (Hoi Bun Road)	137	12-Aug-21	04-Aug-21	13-May-21 A	20-Oct-21	· · · · · · · · · · · · · · · · · · ·						Stage 4 (Hoi Bu	in Road)	· · · · · · · · · · · · · · · · · · ·		
Stage 4A (HBR Planter)	96	17-Feb-21	16-Jun-21	13-May-21 A	04-Sep-21			▼ Stage 4Å (⊢	IBR Planter	<u>-</u>						
Demolition of existing draft wall and planter	9	17-Feb-21	26-Feb-21	13-May-21 A	· ·			Demolition of existing draft wall and								
Irrigation pipe diversion	2	27-Feb-21	02-Mar-21	25-May-21 A	-			Irrigation pipe diversion								
Lower down existing manhole	6	03-Mar-21	02-Mar-21	02-Aug-21	07-Aug-21							Lower down		ole		
Reinstatement of footpath & carriageway	24	18-May-21	16-Jun-21	02-Aug-21 09-Aug-21	07-Aug-21 04-Sep-21			<u></u>								riadeway
Stage 4B (HBR Fast Lane)	12	22-Jul-21	04-Aug-21	09-Aug-21 06-Oct-21	20-Oct-21						V	▼ Stage 4₿ (HBR	Fast Lane			
Installation of ducting for PL, ATC and E&M	3	22-Jul-21 22-Jul-21	24-Jul-21	06-Oct-21	20-Oct-21 08-Oct-21			·····				▼ 3/ayc 410 (110K		· · · · · · · · · · · · · · · · · · ·		Installation of ducting f
	J	ZZ-JUI-Z I	24-Jui-21	00-061-21	00-001-21					1						
Page 16 of 23		Summary											Date	Revision	n Check	ked Approved

Page 16 of 23 Data Date: 31-Jul-21

estone V Summary

Actual Milestone
 Actual Work

Activitv

Baseline MilestoneBaseline Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works for Developments at South Apron

BOUYGUES TRAVAUX PUBLICS



	Date	Revision	Checked	Approved
	18-Dec-19	00V1	WYu	
	22-Feb-20	01V0	SPa/LLo	WYu
	09-Apr-20	01V1	SPa/LLo	WYu
/	17-Jul-20	01V2	SPa/LLo	WYu
	09-Oct-20	01V3	SPa/LLo	WYu
	02-Jul-21	02V0	SPa/LLo	WYu

Activity Name	Dur	02V0 Start	02V0 Finish	Start	Finish							2021					
						April		Ma	y 1/ 1 22 1	June			L 0F 01	August	September	October	
Reinstatement of carriageway	9	26-Jul-21	04-Aug-21	09-Oct-21	20-Oct-21	04 11 18	25 02	09	16 23	30 06 13	20 27	04 11 18	25 01	08 15 22	29 05 12 19	26 03 10 1	17 24 1 Reinstate
Stage 5 (Gas Station & HBR)	155	17-Feb-21	25-Aug-21		10-Nov-21							÷			Stage 5 (Gas Station & HBR)		
Stage 5A (Gas Station Footpath)	96	17-Feb-21	16-Jun-21		04-Sep-21						Stage 5A (Gas	Station Footpath)					
Demolition of existing kerb & preparation for UU diversion	12	17-Feb-21	02-Mar-21	30-Mar-21 A	•			existina ker	rb & preparatio								
Telecom UU diversion	6	03-Mar-21	09-Mar-21		15-May-21 A				TeledomUUc								
Installation of ducting for PL, ATC and E&M	6	10-Mar-21	16-Mar-21	· · ·	07-Aug-21							÷		Installation of ductin	hɡ for PĻ, ATC ạnd E&M		
Reinstatement of footpath & carriageway	24	10-May-21	16-Jun-21		07-Aug-21 04-Sep-21							÷				anthe corrigioway	
		,		0								÷		······································			
Stage 5B (HBR traffic island)	18	05-Aug-21	25-Aug-21	21-Oct-21	10-Nov-21							÷	· · · · · · · · · · · · · · · · · · ·	· · · · · · · · · · · · · · · · · · ·	Stage 5B (HBR traffic island)		
Demolition of existing traffic island	6	05-Aug-21	11-Aug-21	21-Oct-21	27-Oct-21									· · · · · · · · · · · · · · · · · · ·			De
Connection for PL, ATC and E&M	12	12-Aug-21	25-Aug-21	28-Oct-21	10-Nov-21							·		· · · · · · · · · · · · · · · · · · ·		i i i 	
[STE] Road L10 (Northern)	68	02-Sep-21	23-Nov-21	· ·	03-Dec-21												
CUE	68	02-Sep-21	23-Nov-21	13-Sep-21	03-Dec-21							· · · · · · · · · · · · · · · · · · ·			····		
CUE L10(N) Pump Test part 1	32	02-Sep-21	11-Oct-21	13-Sep-21	22-Oct-21												CUE L'1
CUE L10(N) Excavation part 1	36	12-Oct-21	23-Nov-21	23-Oct-21	03-Dec-21							i i i i i i i i i i i i i i i i i i i					
DEPRESSED ROAD [DPR]	141	11-Feb-21	06-Aug-21	08-Mar-21 A	03-Nov-21									DEPRESSED ROAD	D[DPR]		
Delay Events	0			21-Apr-21 A	26-Apr-21 A												
DPR All works stopped due to WVB Fatal Accident	0			21-Apr-21 A	26-Apr-21 A					B Fatal Accident							
Excavation & Strutting	98	11-Feb-21	16-Jun-21	08-Mar-21 A	10-Sep-21					V	Excavation & S	trutting					
Shallow Section (46m)	5	11-Mar-21	16-Mar-21	28-Jun-21 A	03-Jul-21 A	on (46m)											
Excavation part 2 CH5948-CH6008	5	11-Mar-21	16-Mar-21	28-Jun-21 A	03-Jul-21 A							Excavation part 2 0	CH5948-CH600)8			
Zone 1 (Ch6008 - 6045)	20	03-Mar-21	25-Mar-21	18-Mar-21 A	09-Apr-21 A	1 (Ch6008 - 6045)											
Strut S3 installation (5 nos)	7	03-Mar-21	10-Mar-21	18-Mar-21 A	25-Mar-21 A	S3 installation (5 nos))	·	·			<u>+</u> <u>+</u>					
Excavation Stage 3 - FEL	8	17-Mar-21	25-Mar-21	26-Mar-21 A	09-Apr-21 A	Excavation	Stage 3 - FEL		·			1					· · · · · · · · ·
Zone 2 (Ch6045 - 6080)	41	11-Feb-21	07-Apr-21	08-Mar-21 A	17-Apr-21 A	Zone 2 (Ch6)	045 - 6080)					++					
Excavation to S3	7	11-Feb-21	22-Feb-21	08-Mar-21 A	17-Mar-21 A) S3						++++					
Strut S3 installation (4 nos)	7	11-Mar-21	18-Mar-21	26-Mar-21 A	09-Apr-21 A	Strut S3 in:	stallation (4 nos	5)	·			+ +					
Excv to FEL (4,200m ³)	7	26-Mar-21	07-Apr-21	12-Apr-21 A	17-Apr-21 A	Ex	cv to FEL (4,20)0rh³)									
Zone 3 (Ch6080 - 6121)	50	23-Feb-21	26-Apr-21	22-Mar-21 A	19-Jun-21 A		Zone 3 ((Ch6080-6	121)			<u>.</u>					
Strut S2 installation (4 nos)	7	23-Feb-21	02-Mar-21			Strut S2 installation						·					
Excavation to S3	7	03-Mar-21	10-Mar-21	13-Apr-21 A			Excavation to S	3				<u>+</u> <u>+</u>					
Strut S3 Installation (4 nos)	8	26-Mar-21	08-Apr-21	' 19-Apr-21 A	•				Strut S3 Insta	llation (4 nos)		÷					
Excv to FEL (5,500m ³)	9	16-Apr-21	26-Apr-21	17-May-21 A					· · · · · · · · · · · · · · · · · · ·		Excvito FEL	(5.500m ³)					
Zone 4 (Ch6121 - 6150)	91	23-Feb-21	16-Jun-21	22-Mar-21 A					·			+++					
Excavation to below strut S2	7	23-Feb-21	02-Mar-21	22-Mar-21 A		Excavation	to below strut S	2									
Strut S2 installation (4 nos)	7	08-Apr-21	15-Apr-21	07-Apr-21 A	•				106)			÷					
Excv to S3 (3,400m ³)	7	08-Apr-21	15-Apr-21	27-Apr-21 A	-				\mathbf{I} Every to S3	(3.400m ³)		i i i +					
	/		· ·	· · ·	,								t 62 inctallation	(4 poc)			
Strut S3 installation (4 nos)	8	23-Apr-21	03-May-21		17-Jul-21 A		·						t S3 installatior				
Excv to S4 (1,550m ³) part 1	3	04-May-21	06-May-21		03-Aug-21			·	·			· · · · · · · · · · · · · · · · · · ·					
Excv to S4 (1,550m ³) part 2	4	07-May-21	11-May-21		07-Aug-21									Excv to S4 (1,550m			
Strut S4	4	04-Jun-21	08-Jun-21	31-Aug-21	03-Sep-21							i 			Strut \$4		
FEL	6	09-Jun-21	16-Jun-21	04-Sep-21	10-Sep-21							; ;;;;			FEL		
Permanent Structure	141	11-Feb-21	06-Aug-21	08-Mar-21 A	03-Nov-21									Permanent Structure	, 		
Shallow Section	79	11-Feb-21	24-May-21		18-Sep-21				▼ Shal	llow Section		; ;;;					
Part 1 (Ch5962 - 5997)	39	11-Feb-21	31-Mar-21	08-Mar-21 A	•	Part 1 (Ch5962 - 59	97)					; ; ; ; ; ; ; ; ; ; ; ; ; ; ; ; ; ; ;					
Base Slab	12	11-Feb-21	27-Feb-21	08-Mar-21 A								· · · · · · · · · · · · · · · · · · ·					
Drainage, Watermain & UU	10	16-Feb-21	26-Feb-21	08-Mar-21 A	18-Mar-21 A	atermain & UU											
Retaining Wall	18	01-Mar-21	20-Mar-21	19-Mar-21 A	26-Mar-21 A												
Waterproofing and Backfilling	9	22-Mar-21	31-Mar-21	07-Apr-21 A	17-Apr-21 A	Wa	aterproofing an	d Backfilling)								
							1 11		1 1		· · · ·			· · · ·			
			1											I I	Date Revision	Checked Ar	nnroved

Page 17 of 23
Data Date: 31-Jul-21

Milestone
 Planned Bar
 Critical Activity

Milestone

Summary

Actual Work

Baseline Milestone
 Baseline Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works for Developments at South Apron

BOUYGUES TRAVAUX PUBLICS



Date	Revision	Checked	Approved
18-Dec-19	00V1	WYu	
22-Feb-20	01V0	SPa/LLo	WYu
09-Apr-20	01V1	SPa/LLo	WYu
17-Jul-20	01V2	SPa/LLo	WYu
09-Oct-20	01V3	SPa/LLo	WYu
02-Jul-21	02V0	SPa/LLo	WYu

Activity Name	Dur	02V0 Start	02V0 Finish	Start	Finish	2021
Part 2 (Ch5997 - 6008)	53		24-May-21	19-Jul-21 A	18-Sep-21	
Plate Load Test	5	17-Mar-21	22-Mar-21	19-Jul-21 A	24-Jul-21 A	A Plate Load Test
Blinding	9	23-Mar-21	01-Apr-21	26-Jul-21 A	04-Aug-21	
Drainage, Watermain & UU	10	08-Apr-21	19-Apr-21	06-Aug-21	17-Aug-21	
Base Slab	12	07-Apr-21	20-Apr-21	05-Aug-21	18-Aug-21	
Retaining Wall	18	21-Apr-21	12-May-21	19-Aug-21	08-Sep-21	
Waterproofing	9	13-May-21	24-May-21	09-Sep-21	18-Sep-21	
Zone 1 (Ch6008 - 6045)	99	26-Mar-21	28-Jul-21	13-May-21 A	30-Oct-21	
Blinding & Waterproofing	9	26-Mar-21	09-Apr-21	13-May-21 A		
Base Slab	15	10-Apr-21	27-Apr-21	09-Jun-21 A		
Strut S3 removal	6	28-Apr-21	05-May-21	02-Aug-21	07-Aug-21	$-1 \cdot i \cdot $
DCS Pipes	18	26-Mar-21	20-Apr-21	21-Jun-21 A	11-Aug-21	
SP Removal	6	06-May-21	12-May-21	19-Aug-21	25-Aug-21	
South Apron Adit Wall	21	06-May-21	31-May-21	09-Aug-21	01-Sep-21	
Blinding & Waterproofing	6	13-May-21	20-May-21	26-Aug-21	01-Sep-21	
Drainage, Watermain & UU	10	02-Jun-21	12-Jun-21	03-Sep-21	14-Sep-21	
Road Slab	12	01-Jun-21	15-Jun-21	02-Sep-21	15-Sep-21	
Waterproofing and Backfilling	9	16-Jun-21	25-Jun-21	16-Sep-21	27-Sep-21	
Strut S1 removal	6	26-Jun-21	03-Jul-21	28-Sep-21	05-Oct-21	
Retaining Wall	21	05-Jul-21	28-Jul-21	06-Oct-21	30-Oct-21	
Zone 2 (Ch6045 - 6080) Plate Load Test	74 5	08-Apr-21 08-Apr-21	07-Jul-21 13-Apr-21	15-Jun-21 A 15-Jun-21 A	30-Sep-21	
Blinding & Waterproofing	9	14-Apr-21	23-Apr-21	22-Jun-21 A	03-Jul-21 A	
Base Slab	9 15	· · ·		10-Jul-21 A	03-Jul-21 A 07-Aug-21	
Strut S3 removal	6	24-Apr-21 13-May-21	12-May-21 20-May-21		14-Aug-21	
South Apron Adit Wall	0 21	21-May-21	15-Jun-21	09-Aug-21 16-Aug-21	08-Sep-21	
Road Slab	12	16-Jun-21	29-Jun-21	09-Sep-21	23-Sep-21	
Drainage, Watermain & UU	9	17-Jun-21	26-Jun-21	15-Sep-21	25-Sep-21	
Strut S1 removal	6	30-Jun-21	07-Jul-21	24-Sep-21	30-Sep-21	
Zone 3 (Ch6080 - 6121)	80	27-Apr-21	02-Aug-21	03-Jul-21 A	23-Oct-21	
Plate Load Test (deleted)	5	27 Apr 21 27-Apr-21	03-May-21	03-Jul-21 A	03-Jul-21 A	
Blinding & Waterproofing	9	04-May-21	13-May-21	09-Jul-21 A	27-Jul-21 A	
Base Slab	15	14-May-21	01-Jun-21	28-Jul-21 A	14-Aug-21	
Strut S3 removal	6	02-Jun-21	08-Jun-21	16-Aug-21	21-Aug-21	
South Apron Adit Wall	21	09-Jun-21	05-Jul-21	23-Aug-21	15-Sep-21	
Road Slab	12	06-Jul-21	19-Jul-21	24-Sep-21	08-Oct-21	
Drainage, Watermain & UU	10	07-Jul-21	17-Jul-21	27-Sep-21	08-Oct-21	Drainage, Watermain a
Strut S2 & S1 removal	12	20-Jul-21	02-Aug-21	09-Oct-21	23-Oct-21	
Zone 4 (Ch6121 - 6150)	76	07-May-21	06-Aug-21	04-Aug-21	03-Nov-21	T Zone 4 (Ch6121 - 6150)
Plate Load Test	5	07-May-21	12-May-21	04-Aug-21	09-Aug-21	
Blinding & Waterproofing	6	13-May-21	20-May-21	10-Aug-21	16-Aug-21	1 Blinding & Waterproofing
Base Slab part 1	12	21-May-21	03-Jun-21	17-Aug-21	30-Aug-21	Base Slab part 1
BS P2	9	25-Jun-21	06-Jul-21	20-Sep-21	30-Sep-21	
Remove S4	3	07-Jul-21	09-Jul-21	02-Oct-21	05-Oct-21	
BS P3	6	10-Jul-21	16-Jul-21	06-Oct-21	12-Oct-21	
BS P4	9	17-Jul-21	27-Jul-21	13-Oct-21	23-Oct-21	BS P4
Remove S3	9	28-Jul-21	06-Aug-21	25-Oct-21	03-Nov-21	
DPR SUS Interface	91	03-Mar-21	24-Jun-21	21-Jun-21 A	18-Sep-21	DPR SUS Intelface
Page 18 of 23		Summary				Date Revision Checked Approved
Data Date: 31-Jul-21	•	,		2018/0	1 Trur	Ink Road T2 and Infrastructure Works
Critical A divity						
Actual Milestone				f	or Dev	evelopments at South Apron BOUYGUES TRAVAUX PUBLICS 09-Apr-20 01V1 SPa/LLo WYu 17-Jul-20 01V2 SPa/LLo WYu
Saseline Milestone				 .		
Baseline Bar				Three	e Mont	nths Rolling Programme (Jul-21)

9 6 7 131 0 131 0 0 0 0 0 4 79 48 79	02V0 Start 03-Mar-21 16-Apr-21 07-May-21 17-Jun-21 14-Apr-21 14-Apr-21 14-Apr-21	12-Mar-21 22-Apr-21 13-May-21 24-Jun-21 17-Sep-21 	21-Jun-21 A 29-Jun-21 A 04-Aug-21 11-Sep-21 11-Mar-21 A 21-Apr-21 A 21-Apr-21 A 21-Apr-21 A	-	April May June
6 6 7 131 0 0 0 0 7 48 48	16-Apr-21 07-May-21 17-Jun-21 14-Apr-21 	22-Apr-21 13-May-21 24-Jun-21 17-Sep-21	29-Jun-21 A 04-Aug-21 11-Sep-21 11-Mar-21 A 21-Apr-21 A 21-Apr-21 A	17-Jul-21 A 10-Aug-21 18-Sep-21 11-Nov-21 12-Jun-21 A 08-May-21 A	SUS Dwall removal up to -3.0mPD
6 7 131 0 0 0 7 9 9 9 9 9 10 10 10 11 11 12 131	07-May-21 17-Jun-21 14-Apr-21 14-Apr-21 14-Apr-21	13-May-21 24-Jun-21 17-Sep-21	04-Aug-21 11-Sep-21 11-Mar-21 A 21-Apr-21 A 21-Apr-21 A 21-Apr-21 A	10-Aug-21 18-Sep-21 11-Nov-21 12-Jun-21 A 08-May-21 A	BH-6.85mPD
7 131 0 0 0 0 0 7	17-Jun-21 14-Apr-21 14-Apr-21 14-Apr-21 14-Apr-21	24-Jun-21 17-Sep-21	11-Sep-21 11-Mar-21 A 21-Apr-21 A 21-Apr-21 A 21-Apr-21 A	18-Sep-21 11-Nov-21 12-Jun-21 A 08-May-21 A	
0 0 0 0 0 0 48	14-Apr-21	17-Sep-21	11-Mar-21 A 21-Apr-21 A 21-Apr-21 A 21-Apr-21 A	18-Sep-21 11-Nov-21 12-Jun-21 A 08-May-21 A	
0 0 0 0 0 0 48	14-Apr-21 14-Apr-21		11-Mar-21 A 21-Apr-21 A 21-Apr-21 A 21-Apr-21 A	11-Nov-21 12-Jun-21 A 08-May-21 A	
0 0 0 79 48 48	14-Apr-21 14-Apr-21		21-Apr-21 A 21-Apr-21 A	08-May-21 A	
0 0 79 48 48	14-Apr-21	19-Jul-21	21-Apr-21 A 21-Apr-21 A	08-May-21 A	
0 79 48 48	14-Apr-21	19-Jul-21	21-Apr-21 A	-	SP Installation Stoppage - due to Fatal Accident
0 79 48 48	14-Apr-21	19-Jul-21		17-May-21 A	KP'Installation Stoppage - due to Fatal Accident
79 48 48	14-Apr-21	19-Jul-21		-	KP Drilling Stoppage - due to Fatal Accident
48 48	14-Apr-21	17 50121	11-Mar-21 A	01-Sep-21	v EL\$ system & F
48	· ·	10-Jun-21	11-Mar-21 A	28-Jul-21 A	▼ Sheet Pile
	14-Apr-21	10-Jun-21	11-Mar-21 A	28-Jul-21 A	
	14-Apr-21	19-Jul-21	27-Mar-21 A	01-Sep-21	▼ King Post
64	· · ·			-	V North
	· ·				Rig Mobilization & Setup
Δ Π	· ·	-			► KP: Drilling (KP3 & KP4) @ 2d/no
1			· ·	· ·	KP Drilling (KP1 & KP2) @ 2d/no
4		-			KP Drilling (K P9 & KP10) @ 2d/no
4			· ·		► K Plining (K 7 & K 0) @ 2d/no
4					KP Installation & Grouting (KP 3 & KP 10) @ 2010
4					
4					KP Installation & Grouting (KF
40					South
4		-	· ·		KP Drilling (KP5 & KP6) @ 2d/no
4		-			■ I KP Installation & Grouting (KP5 & KP6) @ 2d/ho
4					→ 1 KP Drilling (KP11 & KP12) @ 2d/r
4					KP Installat
4	29-Jun-21				
4	02-Jul-21	06-Jul-21	30-Jul-21 A	30-Jul-21 A	
39	02-Jun-21	19-Jul-21	21-Jun-21 A	01-Sep-21	▼ Steel Platform L
18	02-Jun-21	23-Jun-21	21-Jun-21 A	03-Aug-21	
18	05-Jun-21	26-Jun-21	05-Jul-21 A	11-Aug-21	
18	28-Jun-21	19-Jul-21	12-Aug-21	01-Sep-21	
40	21-May-21	08-Jul-21	02-Aug-21	28-Aug-21	▼ Wells Installation
22	21-May-21	16-Jun-21	02-Aug-21	26-Aug-21	North
6	21-May-21	27-May-21	02-Aug-21	07-Aug-21	
6	01-Jun-21	07-Jun-21	12-Aug-21	18-Aug-21	
7	08-Jun-21	16-Jun-21	19-Aug-21	26-Aug-21	
34	28-May-21	08-Jul-21	09-Aug-21	28-Aug-21	South
3	28-May-21	31-May-21	09-Aug-21	11-Aug-21	
2	07-Jul-21	08-Jul-21	27-Aug-21	28-Aug-21	
8	24-Jun-21	03-Jul-21	04-Aug-21	12-Aug-21	Steel: Platform Location
8	24-Jun-21	03-Jul-21	04-Aug-21	12-Aug-21	
61	09-Jul-21	17-Sep-21	29-Aug-21	11-Nov-21	
12	09-Jul-21	20-Jul-21	29-Aug-21	09-Sep-21	
0	21-Jul-21		10-Sep-21		
17	21-Jul-21	09-Aug-21	10-Sep-21	30-Sep-21	
20	26-Jul-21	17-Aug-21	15-Sep-21	09-Oct-21	
2	18-Aug-21	19-Aug-21	11-Oct-21	12-Oct-21	
ļ	5				
	64 24 24 5 6 6 6 6 7 34 3 2 6 6 7 34 3 2 6 61 12 0 17 20 2	64 14-Apr-21 24 14-Apr-21 4 13-May-21 4 24-May-21 4 28-May-21 4 28-May-21 4 28-May-21 4 28-May-21 4 26-Jun-21 4 26-Jun-21 4 26-Jun-21 4 21-May-21 4 24-Jun-21 4 24-Jun-21 4 29-Jun-21 4 29-Jun-21 4 02-Jul-21 4 02-Jul-21 4 02-Jun-21 4 02-Jun-21 4 02-Jun-21 4 02-Jun-21 4 02-Jun-21 18 02-Jun-21 18 02-Jun-21 18 02-Jun-21 20 21-May-21 40 21-May-21 6 01-Jun-21 7 08-Jun-21 8 24-Jun-21 8	64 14-Apr-21 30-Jun-21 24 14-Apr-21 12-May-21 4 13-May-21 27-May-21 4 28-May-21 27-May-21 4 28-May-21 01-Jun-21 4 28-May-21 03-Jun-21 4 28-May-21 20-May-21 4 15-May-21 20-May-21 4 26-Jun-21 30-Jun-21 4 26-Jun-21 30-Jun-21 40 18-May-21 22-May-21 41 26-May-21 28-Jun-21 44 26-May-21 28-Jun-21 44 26-May-21 29-May-21 44 26-May-21 29-Jun-21 44 20-Jun-21 06-Jul-21 45 02-Jun-21 19-Jul-21 48 02-Jun-21 26-Jun-21 18 02-Jun-21 19-Jul-21 18 02-Jun-21 10-Jun-21 18 28-Jun-21 08-Jul-21 20 21-May-21 08-Jul-21 <t< td=""><td>64 14-Apr-21 30-Jun-21 27-Mar-21 A 24 14-Apr-21 12-May-21 27-Mar-21 A 4 13-May-21 17-May-21 01-Apr-21 A 4 24-May-21 27-May-21 10-Apr-21 A 4 28-May-21 01-Jun-21 20-Apr-21 A 4 31-May-21 03-Jun-21 07-Jun-21 A 4 28-May-21 20-May-21 26-Jun-21 A 4 26-Jun-21 30-Jun-21 03-Jul-21 A 4 26-Jun-21 30-Jun-21 03-Jul-21 A 40 18-May-21 20-May-21 15-Apr-21 A 41 24-Jun-21 28-Jun-21 08-Jun-21 A 42 26-May-21 29-May-21 19-Jul-21 A 43 20-Jun-21 06-Jul-21 30-Jul-21 A 44 20-Jun-21 06-Jul-21 30-Jul-21 A 44 20-Jun-21 19-Jul-21 21-Jun-21 A 45 02-Jun-21 19-Jul-21 21-Jun-21 A 46 02-Jun-21 26-Jun-21 02-A</td><td>64 14-Apr-21 30-Jun-21 27-Mar-21 A 06-Jul-21 A 24 14-Apr-21 12-May-21 27-Mar-21 A 31-Mar-21 A 4 13-May-21 17-May-21 01-Apr-21 A 09-Apr-21 A 4 24-May-21 27-May-21 10-Apr-21 A 14-Apr-21 A 4 28-May-21 01-Jun-21 20-Apr-21 A 18-May-21 A 4 31-May-21 03-Jun-21 07-Jun-21 A 07-Jun-21 A 4 15-May-21 20-May-21 26-Jun-21 A 06-Jul-21 A 4 18-May-21 20-May-21 15-Apr-21 A 06-Jul-21 A 4 18-May-21 22-May-21 15-Apr-21 A 08-Jun-21 A 4 21-May-21 28-Jun-21 A 08-Jun-21 A 02-Jul-21 A 4 24-Jun-21 03-Jul-21 A 23-Jul-21 A 02-Jul-21 A 4 20-Jun-21 03-Jul-21 B 23-Jul-21 A 02-Jul-21 A 4 02-Jun-21 03-Jul-21 B 23-Jul-21 A 03-Jul-21 A 5 02-Jun-21 05-Jul-21 B</td></t<>	64 14-Apr-21 30-Jun-21 27-Mar-21 A 24 14-Apr-21 12-May-21 27-Mar-21 A 4 13-May-21 17-May-21 01-Apr-21 A 4 24-May-21 27-May-21 10-Apr-21 A 4 28-May-21 01-Jun-21 20-Apr-21 A 4 31-May-21 03-Jun-21 07-Jun-21 A 4 28-May-21 20-May-21 26-Jun-21 A 4 26-Jun-21 30-Jun-21 03-Jul-21 A 4 26-Jun-21 30-Jun-21 03-Jul-21 A 40 18-May-21 20-May-21 15-Apr-21 A 41 24-Jun-21 28-Jun-21 08-Jun-21 A 42 26-May-21 29-May-21 19-Jul-21 A 43 20-Jun-21 06-Jul-21 30-Jul-21 A 44 20-Jun-21 06-Jul-21 30-Jul-21 A 44 20-Jun-21 19-Jul-21 21-Jun-21 A 45 02-Jun-21 19-Jul-21 21-Jun-21 A 46 02-Jun-21 26-Jun-21 02-A	64 14-Apr-21 30-Jun-21 27-Mar-21 A 06-Jul-21 A 24 14-Apr-21 12-May-21 27-Mar-21 A 31-Mar-21 A 4 13-May-21 17-May-21 01-Apr-21 A 09-Apr-21 A 4 24-May-21 27-May-21 10-Apr-21 A 14-Apr-21 A 4 28-May-21 01-Jun-21 20-Apr-21 A 18-May-21 A 4 31-May-21 03-Jun-21 07-Jun-21 A 07-Jun-21 A 4 15-May-21 20-May-21 26-Jun-21 A 06-Jul-21 A 4 18-May-21 20-May-21 15-Apr-21 A 06-Jul-21 A 4 18-May-21 22-May-21 15-Apr-21 A 08-Jun-21 A 4 21-May-21 28-Jun-21 A 08-Jun-21 A 02-Jul-21 A 4 24-Jun-21 03-Jul-21 A 23-Jul-21 A 02-Jul-21 A 4 20-Jun-21 03-Jul-21 B 23-Jul-21 A 02-Jul-21 A 4 02-Jun-21 03-Jul-21 B 23-Jul-21 A 03-Jul-21 A 5 02-Jun-21 05-Jul-21 B

Data Date: 31-Jul-21

Planned Bar Critical Activity

ctual Milestone

Actual Work Baseline Milestone Baseline Bar ED/2018/04 Trunk Road T2 and Infrastructure Works for Developments at South Apron

BOUYGUES TRAVAUX PUBLICS

		ugust	-			Septemb					ber	
	08	15	22	29	05	12	19	26	03	10	17	24 1
			, ,			 						
		H - 10 5r	'nPD			 					 	
							BH .	15 15	nÞD			
			imPD BH - 15.15mPD wEST VENTILATION BUILDING WVR tailation 300% completion tailation 300% completion 2d/no 2d/no 2d/no 2d/no PB @ 2d/no PB @ 2d/no Steel Deck Erection Steel Deck Erection Vel Installation - 6 nos x 2 rigs (Zone 3) Pumping Well Installation - 7 nos x 2 rigs (Zone 1) Pumping Well Installation - 7 nos x 2 rigs (Zone 5) ing Well Installation - 11 nos x 3 rigs (Zone 4) Excavalion & Strutting Pumping Test Butt Excavalion to below Strut			/\/B]						
			22 29 05 12 19 26 03 10 17 aPD 3			, vD]						
			, 		+	 						
						 - 						
		 			¦ +	 - 						
	un de tier					 						
-0	undation	1										
	heet Pi	es Inst	allation	100%	ompleti	ion						
						¦						
					1 1 1 1 	 						
			, 					, 				
			22 29 05 12 19 26 03 10 17 2 mPD									
			22 29 05 12 19 26 03 10 17 2 5mPD 2									
			22 29 05 12 19 26 03 10 17 24 5mPD 5									
v	D1)@	d/no			; ; ;	; 						
	Ι α κρ	2) @ 2	//////////////////////////////////////			 - 					 	
	 	 	 		; ; ;	 - 					 	
no						 						
					2a/no +							
				1 I I								
		a & Grou	uting (K	ЪЛ & К	P8)@.	2a/no						
	cation	- (DD1				 - 						
К 				2	+							
	K	P Insta	liation (+							
			i-10.5mPD BH: 15.15mPD wES; VENTI, ATION BUILDING (MVB) es Installation 100% completion dho 2) @ 2g/no dho 2) @ 2g/no uting (KP1 & KP2) @ 2g/no 2) @ 2g/no a Grouing (KP7 & KP2) @ 2g/no a Grouing (KP7 & KP2) @ 2g/no a Grouing (KP7 & KP2) @ 2g/no b Seel Deck Erection g Seel Deck Erection g Well Installation - 6 nos x 2 rigs (Zone 3) Pumping Well Installation - 7 nos x 2 rigs (Zone 1) well Installation - 11 nos x 3 rigs (Zone 4) well Installation - 11 nos x 3 rigs (Zone 4) well Installation - 11 nos x 3 rigs (Zone 4) well Installation - 11 nos x 3 rigs (Zone 4) well Installation - 11 nos x 3 rigs (Zone 4) well Installation - 11 nos x 3 rigs (Zone 4) well Installation - 11 nos x 3 rigs (Zone 4) well Installation - 11 nos x 3 rigs (Zone 4) well Installation - 11 nos x 3 rigs (Zone 4) well Installation - 11 nos x 3 rigs (Zone 4) well Installation - 11 nos x 3 rigs (Zone 4) well Installation - 11 nos x 3 rigs (Zone 4) well Installation - 11 nos x 3 rigs (Zone 4) well Installation - 11 nos x 3 rigs (Zone 4)									
			15 22 29 05 12 19 26 03 10 17 24 10.5 mPD I									
	Diama	ling 14/	15 22 29 05 12 19 26 03 10 17 24 10.5mPD IIIIIIIIIIIIIIIIIIIIIIIIIIIIIIIIIIII									
	Pump				+				on c 1)		 	
			rumpinę						.	n o ^\	 	
				Pumpir	ng well +	installal	ion - / I	10S X	2 rigs (Zo	ne 2)		
			0.5mPD BH 15.15mPD WEST VENTILATION BUILDING (WVB) Installation 300% completion installation 40% completion installation 40% completion installation (DP1 - DP6) 6 nos @ 2d/no installation (DP1 - DP6) 6 nos @ 2d/no installation - 6 nos x 2 rigs (Zone 3) Pumping Well Installation - 6 nos x 2 rigs (Zone 1) installation - 6 nos x 2 rigs (Zone 3) Pumping Well Installation - 7 nos x 2 rigs (Zone 2) inping Well Installation - 1 nos x 3 rigs (Zone 4) inping Well Installation - 1 nos x 3 rigs (Zone 4) inping Well Installation - 1 nos x 3 rigs (Zone 4) inping Well Installation - 1 n									
		umping	BH 15.15mPD WEST VENTA ATION BUILDING (WVB) S Installation 900% completion installation PDP installation installation (PP 1 - DPo) 6 nos @ 2d/no installation (PP 1 - DPo) 6 nos % 2 rigs (Zone 3) Pumping Well Installation - 6 nos x 2 rigs (Zone 3) Pumping Well Installation - 6 nos x 2 rigs (Zone 4) imping Well Installation - 11 nos x 3 rigs (Zone 4) imping Well Installation - 11 nos X 3 rigs (Zone 4) imping Wel									
			BH- 5.15mPD WEST VENTILATION BUILDING (WVB) Stallation 200% completion Stallation 200% completion (KP1 & K P2) @ 20/no (KP1 & K P2) @ 20/no (KP1 & K P2) @ 20/no FR8) @ 20/no FR8) @ 20/no Stallation (DP1 - DP6) 6 nos @ 20/no Stallation (DP1 - DP6) 6 n									
		Piles Installation 100% completion										
		Pumpin	y well	Installa	uon - 11							
		WEST VENTIL ATTON BUILDING MVBJ WEST VENTIL ATTON BUILDING MVB										
			 		i							
			¦		¦ •	BUIK E	kcavatio	n Sta				
			¦ 		: +				⊨xcava		b	
		H-10.5mPD BH 15.15mPD WEST VENTILATION BUILDING (MVB) WEST VENTILATION BUILDING (MVB) WEST VENTILATION BUILDING (MVB) WEST VENTILATION BUILDING (MVB) WEST VENTILATION BUILDING (MVB) UBL 2000 00000000000000000000000000000000			re-loadi							
_			Г	Jata		Rovisi	ion		hecked		Annro	hyped



	Date	Revision	Checked	Approved
	18-Dec-19	00V1	WYu	
	22-Feb-20	01V0	SPa/LLo	WYu
	09-Apr-20	01V1	SPa/LLo	WYu
/	17-Jul-20	01V2	SPa/LLo	WYu
	09-Oct-20	01V3	SPa/LLo	WYu
	02-Jul-21	02V0	SPa/LLo	WYu

Activity Name	Dur	02V0 Start	02V0 Finish	Start	Finish							2021									
5						Ap 04 11	oril	02	May 09 16 23	June 30 06 13 20 2	27 04	July	18 25	01	August 08 15	22 29	Septe		26 03	October 10 17 2	4 11
Excavation to below Strut S2 11,076m ³	18	20-Aug-21	09-Sep-21	13-Oct-21	03-Nov-21		10 23		09 10 23	30 00 13 20 2	27 04		10 23			22 29		17	20 03	10 17 2	
Strut S2 Installation	20	26-Aug-21	17-Sep-21	20-Oct-21	11-Nov-21												-+				
SOUTH APRON ADIT	20	11-Jun-21	06-Jul-21	19-Apr-21 A	05-May-21 A					V	SOL	JTH AP	RONADIT				- +			++	
South Apron Adit - Sheet piling	20	11-Jun-21	06-Jul-21	' 19-Apr-21 A	-			4			Sout	th Apror	n Adit - She	et pilina				·			
SUPPORTING UNDERGROUND STRUCTURE [SUS	24	20-Oct-21	16-Nov-21	20-Oct-21	16-Nov-21			<u></u>												▼	
Permanent Structure	24	20-Oct-21	16-Nov-21	20-Oct-21	16-Nov-21															·····	
SUS - WB Partition Wall CH6150-6237	24	20-Oct-21 20-Oct-21	16-Nov-21	20-Oct-21*	16-Nov-21																
C&C TUNNEL / LAUNCHING SHAFT [C&C / LS]	178			09-Mar-21 A	05-Nov-21															C&C TUN	NEL
Delay Events	0		15 000 21	21-Apr-21 A																	
LSCC All works stopped due to WVB Fatal Accident	0			21-Apr-21 A 21-Apr-21 A				ISCC AL	works stopped due to	wvR Fatal Accident											
C1-15 Zone 2 Pour 1 Remedial works	0			19-May-21 A	•					15 Zone 2 Pour 1 Remedial work	ks '						-+				
C1-15 Zone 2 Pour 2 Remedial works	0			28-May-21 A	-					C1-15 Zone 2 Pour 2 Rem											
C1-15 Zone 2 Pour 2 Remedial works	0			04-Jun-21 A						C1-15 Zohe 2 Pour 3		orks									
C1-15 Zone 3 Remedial works	0			27-Jun-21 A									Remedial w	orks							
C1-15 Zone 4 Pour 1 Remedial works	0			08-Jul-21 A								- i -	i i	- i -	emedial work	·					
Shaft Excavation & Strutting	103	10-Mar-21	16-Jul-21								· +										
Cut & Cover	103 95	10-Mar-21		09-Mar-21 A 09-Mar-21 A	0								LIT & COVER								
Excavation (4,069 m ³) up to level -16.6mPD	70 12	19-Mar-21				Excav	ation (4 0.69 m ³) l'in to levie	-16 6mPD			• · ·									
S4 Strutting Slab	24	08-Apr-21		20-Mar-21 A					4 Strutting Slab												
Excavation (2,191m ³) up to level -20.1mPD	24 11	07-May-21	20-May-21	20-Mar-21 A 20-Apr-21 A	1					tion (2,191m³) up to level -20.1mF	חס										
S5 Steel Struts	12	21-May-21	03-Jun-21	10-May-21 A	-					S5 Steel Struts											
	12			01-Jun-21 A						Excavation	n (2 917 m3) un		1 24 6mDD								
Excavation (2,817m ³) up to level -24.6mPD	10	04-Jun-21						l													
S6 Steel Struts	12	18-Jun-21	02-Jul-21	12-Jun-21 A																	
Pumping Test Trial	0	00 1 1 04	44 1 104	22-Jun-21 A							Pumping Tes							·			
Excavation (2,567m ³) to FEL (-28.7mPD)	12	03-Jul-21		29-Jun-21 A				 					xcavation (2,56/m³) ti	o FEL (-28.7n	1PD) 		·			
	67	10-Mar-21	02-Jun-21	12-Mar-21 A			10.2-00			Cell 2											
Excavation up to level -10.2mPD	13	10-Mar-21	24-Mar-21	12-Mar-21 A		vation up to leve		1 4 75 5									-+				
Excavation up to level - 14.75mPD	8	25-Mar-21		24-Mar-21 A		Excav		4													
Concrete Strut Cell 1/2	12	08-Apr-21	21-Apr-21	30-Mar-21 A				ete Strut Ce													
Excavation up to level -21.25mPD	10	22-Apr-21	04-May-21	15-Apr-21 A	•	· · · · · · · · · · · · · · · · · · ·															
Excavation up to level - 26.45mPD	12	05-May-21	18-May-21	18-May-21 A						Excavation up	0 10 level-26.4	15mPD	<u></u>								
Excavation (6,809 m ³) to FEL -32.63mPD	12	20-May-21	02-Jun-21	15-Jun-21 A									EXC	avation (6,	809 m ⁱ 3) to FE	L -32.63mPL) : -+				
	64	10-Mar-21	29-May-21	12-Mar-21 A	Ū																
Excavation up to level -10.2mPD	13	10-Mar-21	24-Mar-21	12-Mar-21 A		vation up to leve		1 4 7 5													
Excavation up to level -14.75mPD	8	25-Mar-21	07-Apr-21	24-Mar-21 A		Excav		I-14./5mi													!-
Excavation up to level -21.25mPD	10	22-Apr-21	04-May-21	15-Apr-21 A	,				Excavation	up to level - 21.25mPD								·			
Excavation up to level -26.45mPD	12	05-May-21	18-May-21	18-May-21 A				H		Excavation up to level	1 1				Eventual	0.00	FEL -33.75mP				
Excavation (6,809 m ³) to FEL -33.75mPD	9	20-May-21	,	08-Jun-21 A	07-Aug-21			 													
Civil Works for TBM Assembly	111	02-Jun-21	15-Oct-21	03-Jul-21 A	05-Nov-21			l									· · ·				TOI
Cut & Cover	75	16-Jul-21	15-Oct-21	10-Jul-21 A	05-Nov-21						· · · · · · · ·		C&C Excava	tion comm	otion						я
C&C Excavation completion	0	17 1.1.04	16-Jul-21	10 1.1 01 4	10-Jul-21 A																
Barrette Trimming	6	17-Jul-21	23-Jul-21	12-Jul-21 A							·		Barre		ng		9 \N/oto	find Dour 1			-
Blinding & Waterproofing Pour 1	9	24-Jul-21	03-Aug-21	22-Jul-21 A	24-Aug-21			 				·				Biinaing	& Waterproo	iiiių Pour I			
Base Slab Pour 5 [1,740m ³]	30	04-Aug-21	07-Sep-21	25-Aug-21	29-Sep-21			 										·	Base Slål	Pour 5 [1,740m ³	
C&C S5 & S6 Strut Removal	12	08-Sep-21	21-Sep-21	30-Sep-21	15-Oct-21							 								C&C \$5 &	30,2
WB SUS BH removal (145m ² / 8.4m ² /shift x 2 shift)	9	23-Sep-21	04-Oct-21	16-Oct-21	26-Oct-21																۷۷B
EB SUS BH removal (145m ² / 8.4m ² /shift x 2 shift)	9	05-Oct-21	15-Oct-21	27-Oct-21	05-Nov-21													1.0.0			
Cell 1 & 2	83	02-Jun-21	09-Sep-21	03-Jul-21 A	23-Oct-21												Cell	1&2			
Page 20 of 23 Data Date: 31-Jul-21 ◆ ◆ ◆ Actual Milestone ▲ctual Work ◆ ◆ Baseline Bar		Summary	ED/2	f	or Dev	/elopm	ients a	at So	Infrastru outh Apro ramme (.			BC	OUYG WAUX P	UES		Date 18-Dec-19 22-Feb-20 09-Apr-20 17-Jul-20 09-Oct-20 02-Jul-21	00V1		Checked WYu SPa/LLo SPa/LLo SPa/LLo SPa/LLo SPa/LLo	Approve WYu WYu WYu WYu WYu WYu	

Activity Name	Dur	02V0 Start	02V0 Finish	Start	Finish								2021							
						04	April	25	M 02 09	ay 16 23	June 30 06 13	20 27	July	18 25	Augi 01 08		Septeml 9 05 12	ber 19 26		October 0 17 24 1
Cell 1 & 2 Excavation completion	0		02-Jun-21		07-Aug-21			23	02 07	10 23	30 00 13	20 21		10 23	🔶 Cell 1 &	2 Excavation c	mpletion	17 20	03	
VSL Gantry Crane Setup	12	30-Jun-21	14-Jul-21	03-Jul-21 A	21-Aug-21	·	 						, , , , , , , , , , , , , , , , , , ,		·	VSL Gar	try Crane Setup	·		
VSL Gantry Crane Load Test	3	15-Jul-21	17-Jul-21	23-Aug-21	25-Aug-21											🗖 VSL	Gantry Crane Loa	nd Test		
Base Slab	83	03-Jun-21	09-Sep-21	15-Jul-21 A	20-Oct-21		· · · · · · · · · · · · · · · · · · ·						· · · · · · · · · · · · · · · · · · ·				■ Base S			
Blinding & Waterproofing Pour 1	6	10-Jun-21	17-Jun-21	15-Jul-21 A	28-Jul-21 A		· · · · · · · · · · · · · · · · · · ·								linding & Waterp	roofing Pour 1				
Blinding & Waterproofing Pour 2	9	18-Jun-21	28-Jun-21	02-Aug-21	11-Aug-21		L										ofina Pour 2			
Plate Load Test	6	03-Jun-21	09-Jun-21	09-Aug-21	14-Aug-21											Plate Load Test				
Base Slab Pour 1 [1,292m ³]	22	18-Jun-21	14-Jul-21	29-Jul-21 A	21-Aug-21											!!	b Pour 1 [1,292m			
Blinding & Waterproofing Pour 2.1 & 3	9	29-Jun-21	09-Jul-21	12-Aug-21	21-Aug-21												& Waterproofing F	· • • • • • • • • • • • •		
Base Slab Pour 2 [608m ³]	10	15-Jul-21	26-Jul-21	24-Aug-21	03-Sep-21												Base \$lab Po			
Base Slab Pour 2.1 [458m ³]	8	27-Jul-21	04-Aug-21	04-Sep-21	13-Sep-21			÷											1 [458m ³)	
Base Slab Pour 3 [458m³)	8	05-Aug-21	13-Aug-21	14-Sep-21	23-Sep-21			÷					 				····		ab Pour 3 [458m ³)
Base Slab Pour 4 [198m³)	6	29-Jun-21	06-Jul-21	24-Sep-21	30-Sep-21					· · · · · · · · · · · · · · · · · · ·		· · · · · · · · · · · · · · · · · · ·	· · · · · · · · · · · · · · · · · · ·							Pour 4 [198m ³)
Temp. & Perm. Side Wall part 1	9	14-Aug-21	24-Aug-21	02-Oct-21	12-Oct-21		 						· · · · · · · · · · · · · · · · · · ·							Temp. & Perm. Sic
	6			13-Oct-21	20-Oct-21								 					· · · · · · · · · · · · · · · · · · ·		Temp. & Femp. & F
Temp. & Perm. Side Wall part 2	77	03-Sep-21	09-Sep-21					÷		· · · · · · · · · · · · · · · · · · ·							▼ Tvmpanum			
Tympanum	9	03-Jun-21	02-Sep-21	26-Jul-21 A	23-Oct-21								· · · · · · · · · · · · · · · · · · ·		Dlindi	ng & Waterproo	· · · · · · · · · · · · · · · · · · ·			
Blinding & Waterproofing	,	03-Jun-21	12-Jun-21	26-Jul-21 A	09-Aug-21							<u></u>						al Dinana (20 Juni	2)	
Tympanum Pour A1 + Seal Rings [353m ³)	12	15-Jun-21	28-Jun-21	10-Aug-21	23-Aug-21											1 1	num Pour A1 + S	· · · ·	· · ·	
Tympanum Pour A2 + Seal Rings	6	07-Jul-21	13-Jul-21	24-Aug-21	30-Aug-21												Tympanum Pour			
Tympanum Pour A3 & A4 + Seal Rings	10	14-Jul-21	24-Jul-21	31-Aug-21	10-Sep-21					L			· · · · · · · · · · · · · · · · · · ·				l ymp	anum Pour A3 &		
Tympanum Pour A5 & A6 + Seal Rings	10	26-Jul-21	05-Aug-21	11-Sep-21	23-Sep-21					· · · · · · · · · · · · · · · · · · ·								Tympan		
Tympanum Pour A7 & A8 + Seal Rings	14	06-Aug-21	21-Aug-21	24-Sep-21	11-Oct-21								, , , , , , , , , , , , , , , , , , ,							Tympanum Pour Al
Tympanum Pour A9 + Seal Rings	10	23-Aug-21	02-Sep-21	12-Oct-21	23-Oct-21															Tympa
SUB-SEA TBM TUNNEL - WESTBOUND	316	03-Oct-20	27-Oct-21	29-Mar-21 A	24-Nov-21	1	 													V St
TBM Design / Fabrication / FAT / Delivery	72	30-Mar-21	29-Jun-21	15-May-21 A	22-Jul-21 A					· · · · · · · · · · · · · · · · · · ·			3M Design / Fa¦bri	cation / FAT	/ Delivery					
FAT	24	30-Mar-21	30-Apr-21	15-May-21 A	09-Jun-21 A		· · ·				FAT									
Delivery of TBM components to the Site	48	03-May-21	29-Jun-21	10-Jun-21 A	22-Jul-21 A										y of TBM compon					
Precast Fabrication	156	29-Mar-21	07-Oct-21	29-Mar-21 A	10-Nov-21	1		;												cast Fabrication
TBM Precast Segments	108	29-Mar-21	10-Aug-21	29-Mar-21 A	03-Nov-21										▼ T₿Ν	Precast Segme	nts			
Precast TBM Segment - 30%	36	29-Mar-21	14-May-21	29-Mar-21 A	29-May-21 A						Precast TBM Seg									
Precast TBM Segment - 40%	36	15-May-21	28-Jun-21	31-May-21 A	31-Jul-21 A		, , , , , , , , , , , , , , , , , , , ,						· · · · ·		Precast TBM S					
Precast TBM Segment - 50%	36	29-Jun-21	10-Aug-21	20-Sep-21	03-Nov-21															
Service Gallery	84	29-Jun-21	07-Oct-21	19-Jul-21 A	10-Nov-21	;													Serv	vice Gallery
Precast Service Gallery - Mould Design	24	29-Jun-21	27-Jul-21	19-Jul-21 A	28-Aug-21												recast Service Ga			
Precast Service Gallery - Mould Fabrication & Setup	36	28-Jul-21	07-Sep-21	30-Aug-21*	12-Oct-21			}												Precast Service G
Precast Service Gallery - Mass Production Start	0	08-Sep-21		13-Oct-21		1											◇		4	Precast Service C
Precast Service Gallery - 3%	24	08-Sep-21	07-Oct-21	13-Oct-21	10-Nov-21														— i	
Site Establishment	316	03-Oct-20	27-Oct-21	31-Mar-21 A	24-Nov-21								• • • • • • • • • • • • • • • • • • •							▼ Sit
Temporary CLP 132kV Substation	29	28-Jun-21	31-Jul-21	06-Sep-21	05-Oct-21							V			Temporary CLI	P 132kV Substa	ion			
Temp CLP 132kV Substation - FSD / WSD Inspection	24	28-Jun-21	26-Jul-21	06-Sep-21	05-Oct-21													· · · ·	🗖 Temp	CLP 132kV Substa
Temp CLP 132kV Substation - Power On	0		31-Jul-21		05-Oct-21									<					♦ Temp	CLP 132k∛ Substa
Precast Elements Storage Yard	90	03-Oct-20	20-Jan-21	10-May-21 A	18-Sep-21															
Precast Storage - Foundation	24	03-Oct-20	31-Oct-20	10-May-21 A	31-May-21 A			-			Precast Storage	- Foundation								
Precast Storage - RC beam & Rail installation	24	02-Nov-20	28-Nov-20	07-Jun-21 A	31-Jul-21 A	;										e - RC beam &				
Precast Storage - Delivery & Assembly	36	30-Nov-20	13-Jan-21	02-Aug-21	11-Sep-21													ast Storage - De	elivery & As	sembly
Precast Storage - Commissioning & Load Test	6	14-Jan-21	20-Jan-21	13-Sep-21	18-Sep-21	·!							• + I I I I I I I I I I I					Precast Stora	age - Comm	nissioning & Load T
Gantry Crane Setup for TBMAssembly	66	04-Mar-21	26-May-21	21-May-21 A	25-Aug-21		LJ		4		antry Crane Setup f		y i			l			·	
Gantry Crane - RC beam & Rail installation	24	04-Mar-21	31-Mar-21	21-May-21 A	30-Jun-21 A	·!	L						antry Grane - RC	beam & Ra	il installation			L		
		Ci mana ci ci						• •			, I I	·····		1		Date			ecked	Approved
Page 21 of 23 Data Date: 31-Jul-21 ◆ ◆ Critical Activity ◆ Actual Milestone Actual Work ◆ Baseline Milestone Baseline Bar		Summary	ED/2	f	or Dev	elop	oment	s a	t Sout	h Apro	cture W on Jul-21)	orks	BC		UES	18-Dec-1 22-Feb-2 09-Apr-2 17-Jul-20 09-Oct-2 02-Jul-21	9 00V1 0 01V0 0 01V1 0 01V2 0 01V2	WYu SPa/L SPa/L SPa/L SPa/L SPa/L SPa/L SPa/L	Lo Lo Lo	WYu WYu WYu WYu WYu WYu
									- 3							JUZ-JUI-ZI	0210	Jora/L	.LU	VV I U

Activity Name	Dur	02V0 Start	02V0 Finish	Start	Finish			A		i			4.0		1				j		2021			
						0		April	18 2	25	02	N 09	/lay 16	23	30	06	June 13	20	27	04	July 11	18	25	01
Gantry Crane - Delivery & Assembly	36	01-Apr-21	18-May-21	28-Jun-21 A	18-Aug-21																			
Gantry Crane - Commissioning & Load Test	6	20-May-21	26-May-21	19-Aug-21	25-Aug-21]														+
Slurry Treatment Plant	120	20-Apr-21	10-Sep-21	31-Mar-21 A	24-Nov-21			V	, 			<u> </u>			, , ,									+
Slurry Treatment Plant - Delivery & Assembly	24	20-Apr-21	18-May-21	31-Mar-21 A	15-Sep-21			¦	!				ļ 											
Slurry Treatment Plant - Installation	48	20-May-21	16-Jul-21	20-May-21 A	27-Sep-21								=		ļ									+
Slurry Treatment Plant - Commissioning	24	17-Jul-21	13-Aug-21	28-Sep-21	27-Oct-21								¦ ¦											+
Slurry Treatment Plant - CNP Application	24	14-Aug-21	10-Sep-21	28-Oct-21	24-Nov-21								; ;											+
Mortar Plant	108	18-Jan-21	02-Jun-21	15-Jul-21 A	24-Nov-21								; ; ;		V	Mortar I	Plant							+
Mortar Plant - Civil works	36	18-Jan-21	04-Mar-21	15-Jul-21 A	28-Aug-21																			+
Mortar Plant - Installation	48	04-Mar-21	04-May-21	30-Aug-21	27-Oct-21																			+
Mortar Plant - Commissioning	24	05-May-21	02-Jun-21	28-Oct-21	24-Nov-21	.							; ;		 ¦				+					+4
DG Store / Medical Lock	72	02-Aug-21	27-Oct-21	30-Aug-21	24-Nov-21								; +											V
DG Store / Medical Lock Installation	48	02-Aug-21	27-Sep-21	30-Aug-21*	27-Oct-21								:		¦ ¦									·
DG Store / Medical Lock - FSD Approval	24	28-Sep-21	27-Oct-21	28-Oct-21	24-Nov-21																			<u>+</u>
TBMAssembly	65	18-Jul-21	04-Oct-21	22-Jul-21 A	08-Nov-21												·							
WB TBM 1st Delivery	0	10 1 101	18-Jul-21	0/ 1 01	22-Jul-21 A																••••••	v 🔷	AR IRN	M 1st Da
WB TBM Assembly - CH / Shield / Main Drive	23	19-Jul-21	13-Aug-21	26-Aug-21	21-Sep-21							 										!-		
WB TBM Assembly - Erector + Tail Skin Lifting	6	14-Aug-21	20-Aug-21	23-Sep-21	29-Sep-21								¦ ¦ 		 		¦ 	}						: ;
WB TBM 3rd Delivery	0		04-Oct-21		04-Oct-21*								¦ 		¦ 		¦ 		+					
WB TBM Assembly - Thrust Frame Installation	18	21-Aug-21	10-Sep-21	30-Sep-21	22-Oct-21												·							ri
WB TBM Assembly - Tail Skin Welding	18	21-Aug-21	10-Sep-21	30-Sep-21	22-Oct-21																			
WB TBM Assembly - TBM Final Shifting	2	11-Sep-21	13-Sep-21	23-Oct-21	25-Oct-21								 											
WB C&C / Cell 1 & 2 Gantry Wall + Rail + Shifting Way	12	14-Sep-21	28-Sep-21	26-Oct-21	08-Nov-21								 		¦				+					¦ }
SUB-SEA TBM TUNNEL - EASTBOUND	30	19-Aug-21	24-Sep-21	19-Aug-21	04-Nov-21												·							
TBMAssembly	30	19-Aug-21	24-Sep-21	19-Aug-21	04-Nov-21												·							,i
EB TBM 2nd Delivery	0	01 4 01	19-Aug-21	20.0	19-Aug-21*								+											,
EB TBM Assembly - CH / Shield / Main Drive	23	21-Aug-21	16-Sep-21	30-Sep-21	28-Oct-21								 		¦ 									¦ ;
EB TBM Assembly - Erector + Tail Skin Lifting	6	17-Sep-21	24-Sep-21	29-Oct-21	04-Nov-21								¦ 		 									
SUB-SEA TUNNEL CROSS PASSAGE (CP7-CP27a	216	05-May-21	21-Jan-22	10-May-21 A	31-Jan-22								; ;		, ,		; ; ;		+					
CP TBM Design / Fabrication / FAT / Delivery	216	05-May-21	21-Jan-22	10-May-21 A	31-Jan-22								+		- 		י י 		+					Decim
Design	72	05-May-21	30-Jul-21	01-Jun-21 A	30-Jul-21 A												 -	 			+-	-		Design
Fabrication / Refurbishment	144	31-Jul-21	21-Jan-22	10-May-21 A	31-Jan-22								! 1									!- 		
CHA KWO LING ROAD WORKS	49	29-Mar-21	31-May-21	19-Mar-21 A	14-Aug-21								¦ ¦		1		D'LING F							r
Wai Yip Street / Cha Kwo Ling Road Junction	49	29-Mar-21	31-May-21	19-Mar-21 A	14-Aug-21											al YIP S	treet / Cl	na ĸwo	Ling RC	aa Juno				,
TTA Stage 8	18	29-Mar-21	22-Apr-21	19-Mar-21 A	17-Apr-21 A					A Sta			÷											
TTA Stage 9	1	23-Apr-21	23-Apr-21	17-Apr-21 A	17-Apr-21 A				• • • • •	IA 5	tage 9				ļ									
Section 8E Completion	0	24 Apr 21	31-May-21	10 A == 01 A	14-Aug-21								¦		<u> </u>									<u>.</u>
	30	24-Apr-21	31-May-21	19-Apr-21 A	14-Aug-21										! !									
DRILL & BREAK TUNNEL [D&BR]	200	09-Apr-21	06-Dec-21	09-Apr-21 A	29-Dec-21								; ; ;		, , ,				- +					
Precast Fabrication	96	09-Apr-21	03-Aug-21	09-Apr-21 A	27-Aug-21				, , ,			Droco	et Con	ire Call	án M	lould De	eian							
Precast Service Gallery - Mould Design	24	09-Apr-21	07-May-21	09-Apr-21 A	05-May-21 A							FIECd	¦∍ເ⊃⊎l\		שוץ - ו∨ ¦		ာဂါ။					Drococ	Soni	
Precast Service Gallery - Mould Fabrication & Setup	24	08-May-21	05-Jun-21	06-May-21 A	16-Jul-21 A										L						ł-			ce Galle
Precast Service Gallery - Mass Production Start	0	07-Jun-21	02 4~ 21	17-Jul-21 A	27 1								; ; ;									r ieuas	ລເວປາ∨ 	ice Galle
Precast Service Gallery Tunnel Excavation	48	07-Jun-21	03-Aug-21	17-Jul-21 A	27-Aug-21	 							; ; ;		; ;									
EB - D&Br Tunnel - CH9055-9040 Type D - Excavation Top	154 40	06-Jul-21 06-Jul-21	06-Dec-21 14-Aug-21	28-Jun-21 A 28-Jun-21 A	29-Dec-21 26-Aug-21								$\frac{1}{1}$		¦-		+							
EB - D&Bi Tulliel - CH9053-9040 Type D - Excavation Top EB - D&Br Tunnel - CH9040-9025 Type D - Excavation Top	39		0		26-Aug-21 04-Oct-21								¦											
Probe hole at CH9025	کې 1	15-Aug-21 23-Sep-21	22-Sep-21 23-Sep-21	27-Aug-21 05-Oct-21	04-Oct-21				!															
		23-36h-51	23-36h-51	03-001-21	0J-UL(-21				1				;					1			1			
Page 22 of 23 Data Date: 31-Jul-21 ◆ ◆ ◆ Actual Milestone ▲ Actual Milestone ▲ Actual Work ◆ ◆ Baseline Milestone Baseline Bar		Summary	ED/2		4 Trur or Dev e Mont	velo	pr	ner	nts	a	t S	out	th ,	٩pr	on			orks	5		BOTRA		YGI X PU	UES JBLICS

August			Septer	nber			October	
08 15)5 12	19	26	03	10 17	24 1
·	Santry Cran							; ;;-
	Gan	try Crar	ne - Comn	nissioning	1&Lo	ad Test		
		+	Slurr	y Treatm	ent P	lant		+
				Slurry Tr	eatm	en't Plant + D	Delivery & As	sembly
		<u>-</u>					nent Plant - I	
								<u></u>
								SI
			-					
						· · · · · · · · · · · · · · · · · · ·	· ,	T
	N	lortar P	lant - Civi	l works			· ¦	+
							·	 Mo
	·							IVIC
								T DO
					_			DO DO
							· ¦	+
						Три	Accombly	+
	, 						Assembly	+
Delivery	· · · ·						, , , , , ,	+
			1	W	в тв	Massembly	- CH/ Shie	ld / Main
· · · · · · · · · · · · · · · · · · ·						WB TBM A	ssembly - E	rector +
							BM 3rd Deli	įi
			<u> </u>			·-¦¦-		÷
· · · · · · · · · · · · · · · · · · ·			 : :		L			WB TB
								WB TB
· · · · · · · · · · · · · · · · · · ·			 					WB
								·
					SIIE			
· · · · · · · · · · · · · · · · · · ·					306	- 3EA I DIVI	TUNNEL - E	431600
		-	1		TBN	Assembly	1	
	EB TBM 2	nd Deliv	ery					
·····	4						· j	•i- E
	· · · · · · · · · · · · · · · · · · ·						·	
		-	1				1	
ign	 					· · · · · ·	·	
								+
	,							
			}					
								÷
A Soot	on 8E Com	nletion						
		+						
Rein	statement							<u> </u>
Precast Fabricat	ion	;					· ;	i-
								+
allony . Mould Eal	drication 0	Satur					·	÷
allery - Mould Fal		i						ļ
allery - Mass Pro	duction Sta	irt						
	Pr	ecașt S	ervice Ga	llę́ry				
		1						<u>+</u>
		- D& Rr	Tunnel (040	Tvne D - Fv	cavation Top	
	ED	וסג <i>י</i> ט 			, 0 4 0			+
							D&Br Tunne	+
				0		I Prob	e hole at CH	19025
	Date	, ,	Revi	sion		Checked	Appro	oved
	18-Dec-1		00V1	51011	WY			JVGU
	22-Feb-2		00V 1 01V0		<u> </u>	u a/LLo	WYu	
S								
S CS	09-Apr-2		01V1			a/LLo	WYu	
	17-Jul-20		01V2			a/LLo	WYu	
	09-Oct-2		01V3			a/LLo	WYu	
	02-Jul-21		02V0		ISPa	a/LLo	WYu	

Activity Name	Dur	02V0 Start	02V0 Finish	Start	Finish								2021						
						04	April	25	M 02 09	ay 16 23	June 30 06 13	20 27	July 04 11 18	25 01	August 08 15 22	Septem 29 05 12	nber	October 03 10 1	7 24 1
EB - D&Br Tunnel - CH9025-9010 Type D - Excavation Top	40	24-Sep-21	02-Nov-21	06-Oct-21	14-Nov-21			23	02 07	10 20		20 21		23 01					
EB - D&Br Tunnel - CH9055-9020 Type D - Excavation Bench & SG	72	26-Sep-21	06-Dec-21	19-Oct-21	29-Dec-21														
DRILL & BLAST TUNNEL [D&BL]	235	14-Jan-21	30-Oct-21	04-Mar-21 A	19-Nov-21		F			· · · · · · · · · · · · · · · · · · ·			· · · · · · · · · · · · · · · · · · ·						<u> </u>
Tunnel Excavation	235	14-Jan-21	30-Oct-21	04-Mar-21 A	19-Nov-21		· · · · · · · · · · · · · · · · · · ·						· · · · ·				······································		•
Eastbound	156	24-Apr-21	30-Oct-21	13-Mar-21 A	19-Nov-21			· · · · · · · · · · · · · · · · · · ·					· · · · · · · · · · · · · · · · · · ·						•
Full Face Drill & Blast	156	24-Apr-21	30-Oct-21	13-Mar-21 A	19-Nov-21			·····		· · · · · · · · · · · · · · · · · · ·									V
Probe hole at CH9118	1	06-May-21	06-May-21	13-Mar-21 A	13-Mar-21 A					ole at ¢H9118									
EB - D&BI Tunnel - CH9128-9118 Type C - Excavation	9	24-Apr-21	05-May-21	13-Mar-21 A	20-Mar-21 A			-;	💻 EB - D&		128-9118 Type C - E								
EB - D&BI Tunnel - CH9118-9088 Type D - Excavation	20	07-May-21	31-May-21	20-Mar-21 A	13-Apr-21 A						EB - D&BI Tunnel	- CH9118-90	088 Type D - Excavatio	n					
Probe hole at CH 9088	1	01-Jun-21	01-Jun-21	13-Apr-21 A	13-Apr-21 A					·	Probe hole at CH								
EB - D&BI Tunnel - CH9088-9055 Type D - Excavation	26	02-Jun-21	03-Jul-21	13-Apr-21 A	25-Jun-21 A					·			🗕 EB - D&Bl Tunnel		Type D-Excavation				
Probe hole at CH 9055	1	05-Jul-21	05-Jul-21	26-Jun-21 A	26-Jun-21 A							L.	Probe hole at Cl	19055					
EB - D&BI Tunnel - CH9160-9055 Type B/C/D - Enlargement	70	06-Jul-21	25-Sep-21	18-Jun-21 A	18-Oct-21							;¦ - ;	· · · · · · ·			<u></u>	·-;;;;;;;;;;;;		EB - D&BI T
EB - D&BI Tunnel - Branch Tunnel S01	28	27-Sep-21	30-Oct-21	19-Oct-21	19-Nov-21										· · · · · · · · · · · · · · · · · · ·				
Westbound	170	14-Jan-21	12-Aug-21	04-Mar-21 A	27-Aug-21		F			· · · · · · · · · · · · · · · · · · ·			· · + +		Westbound				
Full Face Drill & Blast	170	14-Jan-21	12-Aug-21	04-Mar-21 A	27-Aug-21	!	F			· · · · · · · · · · · · · · · · · · ·			· · · · · · · · · · · · · · · · · · ·		🔽 Full Face Dril	l & Blast			
WB - D&BI Tunnel - CH9218-9208 Type A - Excavation	8	22-Apr-21	30-Apr-21	04-Mar-21 A	13-Mar-21 A				WB - D&BI Tu	nnel - CH9218-	9208 Type A + Excav	ation							
Probe hole at CH9218	1	21-Apr-21	21-Apr-21	15-Mar-21 A	03-Apr-21 A		0	Probe h	le at CH9218	·									
Probe hole at CH9188	1	31-Mar-21	31-Mar-21	08-Apr-21 A	08-Apr-21 A	I I	Probe hole at	CH9188											
WB - D&BI Tunnel - CH9188-9158 Type A - Excavation	44	01-Apr-21	28-May-21	08-Apr-21 A	22-May-21 A						WB - D&BI Tunnel - (CH9188-9158	8 Type A + Excavation		· · · · · · · · · · · · · · · · · · ·				
Probe hole at CH9158	1	29-May-21	29-May-21	24-May-21 A	24-May-21 A					0 4	Probe hole at CH91	58							
WB - D&BI Tunnel - CH9158-9138 Type A - Excavation	26	31-May-21	30-Jun-21	25-May-21 A	26-Jun-21 A					· · · · · · · · · · · · · · · · · · ·	+		WB - D&BI Tunnel - C	CH9158-9138 T	ype A - Excavation				
WB - D&BI Tunnel - CH9246-9238 Type A - Excavation	76	14-Jan-21	20-Apr-21	05-Apr-21 A	23-Jul-21 A			-!		·	u	· · · · · · · · · · · · · · · · · · ·	<u>+</u> <u>+</u> 	WB - D&BI T	unnel - CH9246-9238	Type A - Excavation			
WB - D&BI Tunnel - CH9258-9138 - SG Excavation	36	02-Jul-21	12-Aug-21	26-Jul-21 A	27-Aug-21												- ¢H9258-9138 -	SG Excavation	
Tunnel Structure WB Type A	24	13-Aug-21	09-Sep-21	28-Aug-21	25-Sep-21										V	Tunne 🗸 Tunne	el Structure WBT	ype A	
WB - D&BI Tunnel - CH9258-9138 Type A - SG Installation	24	13-Aug-21	09-Sep-21	28-Aug-21	25-Sep-21											- <u>}</u>	WB - I	D&BI Tunnel - CH9	9258-9138 T
Cross Passage	16	06-Jul-21	23-Jul-21	02-Aug-21	19-Aug-21				1	· · · · · · · · · · · · · · · · · · ·			V	Cross Passa	ige				
CP31	16	06-Jul-21	23-Jul-21	02-Aug-21	19-Aug-21		F		1	· · · · · · · · · · · · · · · · · · ·			▼	CP31					
CP31 - D&BI Excavation 16.7m	16	06-Jul-21	23-Jul-21	02-Aug-21	19-Aug-21				1						CP31	- D&BI Excavation 16.	.7m		
EAST VENTILATION BUILDING [EVB]	66	10-Sep-21	29-Nov-21	13-Mar-21 A	29-Nov-21				1							V			
Excavation	66	10-Sep-21	29-Nov-21	13-Mar-21 A	29-Nov-21											▼			
Westbound Excavation	66	10-Sep-21	29-Nov-21	13-Mar-21 A	29-Nov-21			; ;											
TUNNEL E&M INSTALLATION & COMMISSIONING	42	17-Sep-21	08-Nov-21	17-Sep-21	08-Nov-21												V		
TKO-LTT Admin Building	42	17-Sep-21	08-Nov-21	17-Sep-21	08-Nov-21					· · · · · · · · · · · · · · · · · · ·							V		
Material Delivery	6	17-Sep-21	24-Sep-21	17-Sep-21	24-Sep-21												Materia	1 2 1	
Submain Power Supply Installation	12	25-Sep-21	09-Oct-21	25-Sep-21	09-Oct-21					·								Submain	Power Supp
Conduit Installation	24	11-Oct-21	08-Nov-21	11-Oct-21	08-Nov-21														
Cable Trunking and Tray Installation	36	25-Sep-21	08-Nov-21	25-Sep-21	08-Nov-21														
Cable Pulling	24	11-Oct-21	08-Nov-21	11-Oct-21	08-Nov-21														
			1					. 13	-		1 : :		<u> </u>		. : :				: : : !

Page 23 of 23 Data Date: 31-Jul-21 Milestone
 Planned Bar

Summary

Actual Milestone
 Actual Work
 Baseline Milestone

Baseline Bar

 \diamond

CriticalActivity

ED/2018/04 Trunk Road T2 and Infrastructure Works for Developments at South Apron

BOUYGUES TRAVAUX PUBLICS



Date	Revision	Checked	Approved
18-Dec-19	00V1	WYu	
22-Feb-20	01V0	SPa/LLo	WYu
09-Apr-20	01V1	SPa/LLo	WYu
17-Jul-20	01V2	SPa/LLo	WYu
09-Oct-20	01V3	SPa/LLo	WYu
02-Jul-21	02V0	SPa/LLo	WYu

APPENDIX O WASTE GENERATED IN THE REPORTING MONTH

-														
BOUYO	PUBLICS									2 and Infrastru				
								for D	evelopments	at the Former	•			
	epartment: CE						1	1	1	Contract No.	ED/2018/04			
Monthly Su	mmary Wast													
	Actua	I Quantities	of Inert C&D	Materials G	enerated M	onthly	Actual (Quantities of	C&D Waste	s Generated	Monthly			
Month	a.Total Quantity Generated (a=c+d+e)	b. Hard Rock and Large Broken Concrete	c. Reused in the Contract	d. Reused in Other Projects	e. Disposed as Public Fill	f. Imported Fill	g. Metals	h. Paper / Cardboard Packaging	i. Plastics	j. Chemical Waste	k. Others, e.g. general refuse			
	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000m ³)			
January	22.430	4.842	0.500	21.540	0.390	0.000	173.190	0.200	0.000	0.600	0.130			
February	23.765	5.428	0.390	23.240	0.135	0.000	50.360	0.000	0.000	0.000	0.090			
March	41.630	5.679	0.000	41.497	0.133	0.000	295.980	0.000	0.000	2.400	0.120			
April	26.409	9.446	0.820	24.043	1.546	0.000	273.540	0.660	0.000	3.000	0.100			
May	33.370	9.878	0.397	11.781	21.192	0.000	113.200	0.000	0.000	0.000	0.080			
June	39.039	5.817	0.450	37.130	1.459	0.000	97.600	0.340	0.000	0.000	0.090			
Sub-total	186.642	41.091	2.557	159.230	24.855	0.000	1003.870	1.200	0.000	6.000	0.610			
July	6.177	0.000	2.250	0.000	3.927	0.000	40.570	0.400	0.000	0.000	0.127			
August	0.000													
September	0.000													
October	0.000													
November	0.000													
December	0.000													
Total	192.819	41.091	4.807	159.230	28.782	0.000	1044.440	1.600	0.000	6.000	0.737			
Monthly Sumn	nary Waste Flow	r Table												
Notes:														
		-	-	ppendix 8I Claus										
	(2) The waste flow table shall also include C&D materials to be imported for use at the Site.													
	(3)Plastics refe	er to plastic bottl	es/containers,	plastic sheets/fo	pam from packa	ging material.								
	(4) The Contractor shall also submit the latest forecast of the total amount of C&D materials expected to be generated from the Works, together with a breakdow n of the nature w here the total amount of C&D materials expected to be generated from the Works is equal to or exceeding 50,000 m3. (ER Part 8 Clause 8.8.5 (d) (ii) refers).													