Intended for

Architectural Services Department

Document type

Report

Date

April 2019

CONVERSION OF THE FORMER FRENCH MISSION BUILDING FOR ACCOMMODATION USE BY LAW-RELATED ORGANISATIONS AND RELATED PURPOSES

IEC MONTHLY AUDIT REPORT (MARCH 2019)



CONVERSION OF THE FORMER FRENCH MISSION BUILDING FOR ACCOMMODATION USE BY LAW-RELATED ORGANISATIONS AND RELATED PURPOSES

IEC MONTHLY AUDIT REPORT FOR MARCH 2019

Revision **1.0**

Date **12/04/2019**

Made by Harris Wong

Checked by Simon Cheung

Approved by Simon Cheung

Disclaimer No part of this document may be reproduced or transmitted, in any form or by any means electronic, mechanical, photographic, recording or otherwise, or stored in a retrieval system of any nature without the written permission of Ramboll Hong Kong Ltd, application for which shall be made to Ramboll Hong Kong Ltd, 21/F, BEA Harbour View Centre, 56 Gloucester Road, Wan Chai, Hong Kong.

This report is made on behalf of Ramboll Hong Kong Ltd. No individual is personally liable in connection with the preparation of this report. By receiving this report and acting on it, the client or any third party relying on it accepts that no individual is personally liable in contract, tort or breach of statutory duty (including negligence).

Ref **R6753_v1.0**

Ramboll Hong Kong Limited 21/F, BEA Harbour View Centre 56 Gloucester Road, Wan Chai, Hong Kong T +852 3465 2888 F +852 3465 2899 www.ramboll.com



CONTENTS

		Pa	ge
EX	ECUT	IVE SUMMARY	1
1.	IN	NTRODUCTION	2
	1.1	Background	. 2
	1.2	Project Organization	
	1.3	Construction activities	
2.	A	IR QUALITY AND NOISE MONITORING	4
	2.1	Monitoring Requirement	. 4
	2.2	Monitoring Location	
	2.3	Monitoring Equipment and Methodology	5
	2.4	Action & Limit Level	5
	2.5	Monitoring Result	6
3.	Eľ	NVIRONEMNTAL SITE INSPECTION AND AUDIT	7
	3.1	Site Inspection	. 7
	3.2	Advice on the Waste Management Status	. 7
	3.3	Status of Environmental Licences and Permits	. 7
	3.4	Implementation Status of Mitigation Measures	. 7
4.		EPORT ON COMPLAINT, NOTIFICATION OF SUMMONS AND SUCCESSFU	
	PI	ROSECUTION	8
	4.1	Record of Environmental Complaint Received	8
	4.2	Record of Environmental Quality Performance Exceedance	8
	4.3	Record of Notification of Summons and Successful Prosecution	8
	4.4	Cumulative Statistics for Complaint, Notification of Summons and Successful Prosecution	. 8
5.	FU	JTURE KEY ISSUES	9
	5.1	Monitoring Schedule for the Coming Month	. 9
	5.2	Construction Works for the Coming Month	
	5.3	Key Issues for the Coming Month	. 9
6.	С	ONCLUSION	10
	6.1	Conclusion	10



TABLES

Contact information 3
Impact Air Quality and Noise Monitoring Parameters, Frequencies and Durations
Locations of Impact Air Quality and Noise Monitoring Stations
Equipment for Impact Air Quality and Noise Monitoring
Action & Limit Level for Air Quality and Noise Monitoring5
Summary of Impact Air Quality Monitoring Results in the Reporting Month
Summary of Impact Noise Monitoring Results in the Reporting Month $\boldsymbol{6}$
Summary of Environmental Licences and Permits7
Statistics for Complaint, Notification of Summons and Successful Prosecution

FIGURES

Figure 1 Site Location and Monitoring Locations of the Project

APPENDICES

- Appendix ASummary of Mitigation Measures during ConstructionAppendix BOrganization Chart of the ProjectAppendix CConstruction Programme
- Appendix D Event and Action Plan

EXECUTIVE SUMMARY

Ramboll Hong Kong Limited has been commissioned by the Architectural Service Department (ArchSD) as the Independent Environmental Checker (IEC) under the Environmental Permit no. EP-518/2016 (EP) to audit the implementation of all mitigation measures and Environmental Monitoring and Audit (EM&A) programme recommended in the EP and Project Profile (Register No.: PP-535/2016) as well as to confirm in writing in the monthly audit report full implementation of the measures and EM&A programme.

Construction works were undertaken during this reporting month since 1 July 2018.

This is the 9th IEC Monthly Audit Report prepared and submitted under Condition 2.3 of the EP.

Implementation of Mitigation Measures

One site inspection was carried out by IEC on 28 March 2019 in the reporting month. The inspection finding is summarized in **Section 3.1.2**.

The status of implementation of mitigation measures is presented in Appendix A.

Air Quality and Noise Monitoring

Impact monitoring for air quality (1-hr TSP) and noise were required according to the Contract Particular Specification of the Project.

No Action and Limit Level exceedances of 1-hr TSP were recorded at air monitoring stations – A, B, C and D the reporting month.

No Action and Limit Level exceedances of noise were recorded at noise monitoring stations – A, B, C and D in the reporting month.

Record of Environmental Complaint, Notification of Summons and Successful Prosecution

No environmental complaint was received in the reporting month.

No notification of summons or successful prosecution was received in the reporting month.

1. INTRODUCTION

1.1 Background

- 1.1.1 The conversion of the former French Mission Building (FMB) for Accommodation use by law-related organisations (LROs) and related purposes, which hereinafter is referred to as the "Project", has an objective to convert the former FMB into general office accommodation and ancillary facilities with central air-condition system.
- 1.1.2 The Project is located at No.1, Battery Path, Central, and the Project site covers a footprint of about 1,364 m².
- 1.1.3 The purpose of the Project includes the following:
 - To renovate and enhance the FMB to meet the needs of LROs and related purposes;
 - To upgrade the FMB in order to comply with the prevailing statutory requirements without compromising the conservation principles; and
 - To restore the Building to the French Mission era dating back in 1919 based on available records, while the history of CFA will be displayed by means of interpretation so as to enhance the understanding of the cultural significance of FMB.
- 1.1.4 Given the status of FMB being a declared monument under the Antiquities and Monuments Ordinance since 1989, the Project constitutes a Designated Project under item Q.1, Part I, Schedule 2 of the Environmental Impact Assessment Ordinance (EIAO). An Environmental Permit no. EP-518/2016 (EP) has been issued to the Department of Justice (DoJ) on 26 July 2016 for the construction of the Project.
- 1.1.5 Department of Justice (DoJ) is the Project Proponent. The Architectural Services Department (ArchSD) is the works agent of DoJ. ArchSD will be responsible for project management, contract preparation and site supervision and will consult DoJ at all stages of the Project.
- 1.1.6 Ramboll Hong Kong Limited has been commissioned by the Architectural Service Department, as the Independent Environmental Checker (IEC) to audit the implementation of all mitigation measure and environmental monitoring and audit (EM&A) programme recommended in the Project Profile (PP) (Register No.: PP-535/2016) and to confirm in writing in the monthly audit report full implementation of the measures and EM&A programme in accordance with condition 2.3 of the EP.
- 1.1.7 This is the 9th monthly audit report summarising the findings of implementation status of the mitigation measures and EM&A programme under the Project from 1 March 2019 to 31 March 2019.
- 1.1.8 The site location of the Project is presented in **Figure 1**.

1.2 Project Organization

1.2.1 The contact information of key personnel is summarized in **Table 1.1**. An organization chart is presented in **Appendix B**.

Table 1.1	Contact information
-----------	---------------------

Party	Position	Contact Person	Telephone	Fax
Department of Justice (DoJ)	Project Proponent	Carrie Lee	2867 4590	2520 2601
Architectural Service Department (ArchSD)	Works Agent of DoJ	Teresa Leung	2867 3964	2716 0504
Design 2 (HK) Limited	Architectural Consultant	William Lai	2525 3011	2521 8203
Ramboll Hong Kong Limited	Independent Environmental Checker (IEC)	Simon Cheung	3465 2861	3465 2899
Hop Lee Builders Company Limited	Contractor	Lo Ting Fung	6223 5549	2356 9167

1.3 Construction activities

- 1.3.1 The construction activities undertaken in this reporting month are presented below:
 - Preparation works for demolition of R.C. structure (New disable lift)
 - Grouting works
 - Installation of steel beam
 - Off-site mock up for long throw sprinkler
 - Block works and plastering works
 - Paint removal
 - Re-roofing works
 - Demolition of existing skylight
 - Demolition of existing non-structural partition wall.
- 1.3.2 The Construction Programme of the Project is provided in **Appendix C**.



2. AIR QUALITY AND NOISE MONITORING

2.1 Monitoring Requirement

- 2.1.1 Baseline and Impact monitoring for air quality (1-hr TSP) and noise were required according to the Contract Particular Specification (PS) of the Project.
- 2.1.2 The Baseline Monitoring for Air Quality and Noise was carried out by the Contractor for 14 consecutive days between 16 April 2018 and 29 April 2018 at 4 monitoring locations prior to the commencement of construction works of the Project according to the agreed methodology.
- 2.1.3 The Action and Limit Levels for impact air quality were determined from the baseline air quality monitoring result. The Action and Limit Levels for both impact air quality and noise monitoring are presented in **Table 2.4**.
- 2.1.4 The event and action plans for impact air quality and noise monitoring are presented in **Appendix D.**
- 2.1.5 Impact air quality and noise monitoring were conducted in the reporting month. Table2.1 summarizes the details of the parameter, frequency and duration of the monitoring.

Table 2.1 Impact Air Quality and Noise Monitoring Parameters, Frequencies and Durations

Parameter	Frequency and Duration
Air Quality	
1-hour Total Suspended Particulates (1-hr TSP)	At least 3 times in every six-days
Noise	
L_{Aeq} (30 mins), L_{10} and L_{90}	One set of measurement between 0700-1900 hours on normal weekdays (i.e. Monday to Saturday)

2.1.6 Impact air quality and noise monitoring in this reporting month were conducted on 1, 7, 13, 19, 25, 30 March 2019.

2.2 Monitoring Location

2.2.1 Four locations were proposed as the air quality and noise monitoring stations during the construction phase of the Project. **Table 2.2** summarizes the details of these monitoring stations.

Table 2.2 Locations of Impact Air Quality and Noise Monitoring Stations

Monitoring Station	Location	Type of Noise Monitoring Measurement
A	Cheung Kong Park	Free-field
В	Battery Path	Free-field
С	North corner of the Project site with the site boundary	Façade
D	West side of Battery Path	Free-field

2.3 Monitoring Equipment and Methodology

2.3.1 **Table 2.3** summarizes the equipment used to carry out the impact air quality and noise monitoring. The calibration certificates were checked by IEC in the reporting month.

Equipment	Model/Brand (Serial No.)	Calibration Certificate Expiry Date
Air Quality		
Portable direct reading dust meter	LD-5R (851820)	1 May 2019
Portable direct reading dust meter	LD-5R (882106)	26 August 2019
Portable direct reading dust meter	LD-5R (882109)	26 August 2019
Portable direct reading dust meter	LD-5R (882150)	26 August 2019
Noise		
Sound Level Meter	NTi Audio XL2 (A2A-13661-E0)	9 September 2019
Sound Level Calibrator	Pulsar 105 (63705)	10 September 2019

Table 2.3 Equipment for Impact Air Quality and Noise Monitoring

2.3.2 The portable direct reading dust meter(s), sound level meter(s) and sound level calibrator(s) were calibrated annually.

2.4 Action & Limit Level

2.4.1 The Action and Limit Levels was established in accordance with the approved EM&A Manual. **Table 2.4** presents the Action and Limit Levels for air quality and noise monitoring.

Table 2.4	Action & Limit Level for Air Quality and Noise Monitoring
-----------	---

Monitoring Station	Action Level	Limit Level
Air Quality	(µg/m³)	(µg/m³)
А	296	500
В	294	500
С	293	500
D	295	500
Noise		(Leq (30 mins) , dB(A))
A,B,C,D	When one documented complaint is received	75



2.5 Monitoring Result

2.5.1 The monitoring results for impact air quality and noise monitoring in the reporting month are summarized in **Table 2.5** and **Table 2.6** respectively.

Monitoring Station	Average, µg/m³	Range, µg/m³
A	54	44 - 68
В	52	41 - 65
С	69	59 - 75
D	54	43 - 67

2.5.2 No Action and Limit Level exceedances of 1-hr TSP were recorded at air monitoring stations – A, B, C and D the reporting month.

Table 2.6	Summary of Impact Noise Monitoring Results in the Reporting Month
-----------	---

Monitoring Station	Average, dB(A)		Range, dB(A)	
	Leq (30 mins)	Leq (5mins)	L10(5 mins)	L90(5 mins)
A	65	65 - 66	63 - 69	58 - 62
В	66	65 - 66	63 - 69	56 - 62
С	66	64 - 67	65 - 70	57 - 66
D	65	64 - 66	62 - 68	58 - 62

2.5.3 No Limit Level exceedance of noise was recorded at noise monitoring stations – A, B, C and D in the reporting month.



3. ENVIRONEMNTAL SITE INSPECTION AND AUDIT

3.1 Site Inspection

- 3.1.1 Site inspections are required to be conducted by IEC on a monthly basis to monitor the implementation of proper environmental pollution control and mitigation measures recommended in the PP of the Project as required in the EP.
- 3.1.2 One site inspection was carried out on 28 March 2019 in the reporting month. The finding(s) of the site inspection are described as below:
 - No major observation was noted during site inspection.
- 3.1.3 Only hand-held power tools and hand-held manual tools were used for carrying out the internal works of the Project.
- 3.1.4 Cultural heritage mitigation measure set out in Sections 2.6 and 2.7 of the Project Profile were implemented in the reporting period.

3.2 Advice on the Waste Management Status

- 3.2.1 A billing account for disposal of construction waste was created for the Project on 9 February 2018.
- 3.2.2 The Project was registered as a Chemical Waste Producer on 23 February 2018.
- 3.2.3 According to information provided by the Contractor, 69.32 tonnes of inert C&D materials were disposed in public fill. 13.18 tonnes of other non-inert C&D waste, such as general refuse, were disposed to the Landfill in the reporting month.

3.3 Status of Environmental Licences and Permits

3.3.1 The environmental licenses and permits for the Project that were valid in the reporting month are summarized in **Table 3.1**.

Permit / Licence	Reference No.	Date of Issue	Valid Thru	Status	
Environmental Permit	EP-518/2016	26 Jul 2016	N/A	Valid	
Notification of Works under APCO	430032	24 Jan 2018	N/A	Valid	
Billing account under Waste Disposal Ordinance	7030054	9 Feb 2018	N/A	Valid	
Registration as a Chemical Waste Producer	5213-123-H3927-01	23 Feb 2018	N/A	Valid	
WPCO Discharge Licence	WT00031811-2018	8 Oct 2018	31 Oct 2023	Valid	

Table 3.1 Summary of Environmental Licences and Permits

3.4 Implementation Status of Mitigation Measures

3.4.1 The implementation status of mitigation measures recommended in the PP is summarized in **Appendix A**.



4. REPORT ON COMPLAINT, NOTIFICATION OF SUMMONS AND SUCCESSFUL PROSECUTION

4.1 Record of Environmental Complaint Received

4.1.1 No environmental complaint was received in the reporting month.

4.2 Record of Environmental Quality Performance Exceedance

- 4.2.1 No Action and Limit Level exceedances of 1-hr TSP were recorded at air monitoring stations A, B, C and D the reporting month.
- 4.2.2 No Action and Limit Level exceedances of noise were recorded at noise monitoring stations A, B, C and D in the reporting month.

4.3 Record of Notification of Summons and Successful Prosecution

4.3.1 No notification of summons or successful prosecution was received in the reporting month.

4.4 Cumulative Statistics for Complaint, Notification of Summons and Successful Prosecution

4.4.1 Cumulative statistics of complaint, notification of summons and successful prosecution for the period from the date of commencement of construction to end of the reporting month are summarized in **Table 4.1**.

Table 4.1 Statistics for Complaint, Notification of Summons and Successful Prosecution

	Complaints	Notifications of Summons	Successful Prosecution
Within the reporting month (March 2019)	0	0	0
From the date of commencement of construction to end of the reporting month	0	0	0



5. FUTURE KEY ISSUES

5.1 Monitoring Schedule for the Coming Month

5.1.1 The tentative dates of air quality and noise monitoring for next month are 4, 10, 16, 18, 24, 26 April 2019.

5.2 Construction Works for the Coming Month

- 5.2.1 The construction works that are anticipated to be conducted in the coming month include:
 - Demolition of existing skylight (RC structure)
 - Wall and door opening
 - BS opening
 - Block works
 - Plastering works
 - Waterproofing works (Toilet and Plant Room)
 - Re-roofing works
 - Trial Pit
 - Strengthening works (External area)
 - Sump pit and lift pit construction
 - Off site mock-up for long throw sprinkler (Testing)

5.3 Key Issues for the Coming Month

- 5.3.1 The key environmental issues to be considered in the coming month include:
 - Sorting, recycling, storage and disposal of general refuse and C&D waste
 - Cover stockpile of silty material to prevent silty surface runoff discharge during rainstorm events



6. CONCLUSION

6.1 Conclusion

- 6.1.1 The EM&A programme recommended in the PP has been undertaken since 1 July 2018
- 6.1.2 No environmental complaint was received in the reporting month.
- 6.1.3 No Action and Limit Level exceedances of 1-hr TSP were recorded at air monitoring stations A, B, C and D the reporting month.
- 6.1.4 No Action and Limit Level exceedances of noise were recorded at noise monitoring stations A, B, C and D in the reporting month.
- 6.1.5 One site inspection was conducted in the reporting month by IEC, and the implementation of mitigation measures by Contractor as recommended in the PP was audited.
- 6.1.6 No notification of summons or successful prosecution was received in the reporting month.



Legend	⊥ N
Monitoring Location QUEEN'S ROAD	CENT
Site Boundary	
	\land
	$\langle \langle \rangle$
Former Central Government Offices	
	und tone center
	Crestor
	/
The Court of State	
Final Appeal	
	\square
	~/ / / /
	\geq
	40 m
Figure: 1	RAMBÓLL
Title: Site Location and the Monitoring Locations of the Project	Drawn by: HW
Project: Conversion of the Former French Mission Building for Accommodation Use by Law-related Organisations and Related Poruposes	Checked by: SC
Figee: Conversion of the Former French Mission building for Accommodation Use by Law-related Organisations and Related Poruposes	Rev.: 1 Date: Jun-2018

Appendix A Summary of Mitigation Measures during Construction




Reference	Potential Environmental Impact	Mitigation Measures	Implementation Agent
Project Profile – Appendix G	Construction Noise	 Common noise control measures: Use of quiet PME with lower sound power levels Use of temporary noise barriers Locating noise emitting plants as far as practicable away from sensitive receivers Define contractual clauses for construction works No construction works will be carried out during 7 p.m. to 7 a.m. from Monday to Saturday and any time on Sundays and General Holidays General Site practices: Only well-maintained plant should be operated on-site and plant should be serviced regularly Silencers or mufflers on construction equipment should be utilised and should be properly maintained Mobile plant should be sited as far away from NSRs as possible PME that may be in intermittent use should be shut down between works periods or should be throttled down to a minimum level Plant known to emit noise strongly in one direction should, wherever possible, be orientated so that the noise is directed away from the nearby NSRs Material stockpiles and other structures should be effectively utilised, wherever practicable, in screening noise from on-site construction works The schedule and location of noisy construction works of the Project should be well coordinated on site in order to minimise cumulative construction noise impact 	Contractor
Project Profile – Appendix G	Construction Dust	Implement dust control and suppression measures stipulated in the Air Pollution Control (Construction Dust) Regulation: - Regular water spraying of exposed surfaces - Covering dusty material stockpiles with tarpaulin sheet - Erection of hoarding - Provision of covers for all trucks	Contractor
Project Profile – Appendix G	Waste Management	Implement good waste management plan and practices on minimising, handling and disposal of waste: – Handle, store and dispose of all wastes in accordance with the Waste Disposal Ordinance	Contractor

Appendix A Summary of Mitigation Measures during Construction


RAMBOLL

Reference	Potential Environmental Impact	Mitigation Measures	Implementation Agent
		 Handle, store and dispose of asbestos waste in accordance with all Codes of Practice regarding asbestos works issued pursuant to Section 37 of the APCO 	
		 Store general refuse in enclosed bins or compaction units separate from C&D materials and chemical wastes 	
		 Employ a reputable waste collector to collect and dispose of general refuse from the site on a daily or every second day basis 	
		Adopt site practices outlined in ProPECC PN 1/94 "Construction Site Drainage": – Provide sand/silt removal facilities to remove sand/silt particles from runoff	
		 Inspect and maintain all drainage facilities and erosion and sediment control structures 	
		 Clean all vehicles and plant before leaving the construction site 	
Project Profile – Appendix G	Water Quality	 Cover open stockpiles of construction materials or construction wastes on-site with tarpaulin or similar fabric during rainstorms 	Contractor
		 Adopt good site practices to remove rubbish and litter from construction site to prevent them from entering public sewers or drains 	
		 Deploy temporary sanitary facilities 	
Project Profile – Appendix G	Landscape and Visual Impact	 Landscape Impact: Monitoring and inspection will be carried out for landscape resources during construction period Suitable tree protection will be provided Visual Impact: Decorative hoarding and scaffolding could be used to soften the visual impact 	Contractor
Environmental Permit – Condition 2.3 and Project Profile – S 4.1.3		Only hand-held power tools and hand-held manual tools shall be used for carrying out the internal works of the Project.	Contractor
Project Profile – S 6.2.1.3	Cultural Heritage	Mitigation measure set out in Sections 2.6 and 2.7 of the Project Profile are implemented. Character Defining Elements are persevered, repaired or reinstated with minimum intervention.	Contractor







Appendix C Construction Programme



Revila				34		33		30		28		26			23			20			17			X		12 19	=	6	9	∞	7	6	5		ہ نہ 1		-	Enf.Cr.You
			Louise -	Conversionation works	Conversation	After	Durino	Before	Demolition	Condition survey	Site Works	Documentation Works	Basline Measurement	Site Works	Documentation Works	Underground services and unities detection	Site Works	Documentation Works	CCTV survey of	Site Works	Documentation Works	Monitoring point	Site Works	Documentation Works	Tree Survey	Condition survey of the site	Stage 2	Stage 1	Site office set up	Hoarding crection	Site setting out as per contract drawings	Site Possession	Mobilization and Establishment Works	r rojov comprendi	Project Completion	Deniant Domana	Contract Dariad	田物合開
進度	分割	任務		WUISS	morbs					of the existing		on Works	aent		on Works	ices and uniti		on Works	the existing un		on Works	installation an		on Works		of the site					per contract c		blishment Wo	JU.	CHOIL			
	antineantiquinerenteme									Condition survey of the existing building elements related to convervation works						es detection			CCTV survey of the existing underground drains and sewers			Monitoring point installation and initial reading taking									rawings		vrks					
專案摘要報告	摘要	里程碑								to convervation									IS																			
語	1	•								n works																												
1月11日 1月11日	▶ 外部里程碑	外部任務	2018/3/16	2018/3/16	0111/0102	2018/4/15	2010/01/	2018/3/16	2018/3/16	2018/3/16	2018/4/16	2018/4/16	2018/4/16	2018/4/4	2018/4/4	2018/4/4	2018/3/16	2018/3/16	2018/3/16	2018/9/1	2018/5/25	2018/5/25	2018/3/7	2018/3/7	2018/3/7	2018/1/18	2019/6/30	2018/3/7	2018/3/7	2018/6/20	2018/3/12	2018/1/18	2018/1/18	2019/12/18	2018/1/18	81/1/8102		開始時間
4	る		2019/5/31	2019/9/29	2019/9/29	2019/0/30	1010100	2019/5/31	2019/9/29	2019/9/29	2018/4/30	2018/5/25	2018/5/25	2018/4/4	2018/4/26	2018/4/26	2018/3/19	2018/4/7	2018/4/7	2018/9/30	2018/9/1	2018/9/30	2018/3/7	2018/3/19	2018/3/19	2018/3/18	2019/7/13	00/8/100	2019/7/13	2018/8/18	71/7/8100	2018/1/18	2019/9/29	2019/12/18	2018/1/18	2019/12/18		完成時間
		1		1	-						- 1	0	8		Ð	8	1	8	8	0		1		• :	el	D		D	1	D	-	- •			-	1		2018年
																																					1 11 10 2	2019年


RAMBOLL






Conversion of the Former French Mission Building for Accommodation Use by Law-related Organisations and Related Purposes 9th Monthly Audit Report (March 2019)

Appendix C Construction Programme






RAMBOLL

RAMBOLL


Appendix C Construction Programme

● Internal 2019/10/3 2019/	● Internal 2019/07/1 2019/07/2 2019/07/2 2019/07/2 2019/07/2 2019/07/2 2019/07/2 2019/07/2 2019/07/2 2019/		20			238	237	007	200	100	235	202	157	230	229	228	227	226	225	224	223	222	220	219	218	217	216	215	214	213	212	211	210	209	208	200	205	
Internal 2018/10/21 2018/10/21 2018/10/21 2018/10/21 2018/10/21 2018/10/21 2018/10/21 2018/10/21 2018/10/21 2018/10/21 2018/10/21 2018/10/21 2018/10/21 2018/10/21 2018/10/21 2018/10/21 2018/10/21 2018/10/21 2018/10/21 2019/10/21 2019/10/21 2019/10/21 2019/10/21 2019/10/21 2019/10/21 2019/10/21 2019/10/21 2019/10/21 2019/10/21 2019/10/21 2019/10/21 2019/10/21 2019/10/21 2019/10/21 2019/10/21 2019/21	Immal brand Frieder Widd Tritle: 701903 2019/05 2019/05 Tritle: 701903 2019/05 2019/0		L La				1	6	1		3	1	16	1	n	1						6		1			•	1		H	-	-	R	Ħ	[-	-	
1913 1915	Reference (1997)		2			Final I	Electri	W alter	AU SIC	idmba	LGIP	Submission	Submission	MVAC Installat	CSD & CBWD	Building Services In		Soft lansca	Pot planter	External fir	Landscaping we	L INSELED SMITH	1 imber Skirting	LOVE	C/F	3/1	2/F	Plastered Wall	Decorative Mou	Floor tile	Timber floor pla	Door	Timber	Meta]	Window	Firmlare	Intern	
Pipe 2019/1031 2019/113 2019/115	Normality Normalit		進度	分割	任務	xing	cal & control	SIDE INSEALADON	e installation	nent installation		and approval of	and approval of	ION	abmission	stallation		æ		ish	rks								ding		nk					611	2 12	
	Pierren Activity 2019/07/1 2019/97/8 2019/07/15 2019/47/2 2019/07/15 2019/47/2 2019/07/15 2019/47/2 2019/07/15 2019/47/2 2019/07/15 2019/47/2 2019/07/15 2019/47/2 2019/07/15 2019/47/1 2019/07/15 2019/47/1 2019/07/15 2019/47/1 2019/07/15 2019/47/1 2019/07/15 2019/47/1 2019/07/15 2019/47/1 2019/07/15 2019/47/1 2019/07/15 2019/47/1 2019/07/15 2019/17/7 2019/07/16 2019/47/1 2019/07/16 2019/47/1 2019/07/16 2019/47/1 2019/07/16 2019/47/1 2019/07/16 2019/47/1 2019/07/16 2019/47/1 2019/07/16 2019/47/1 2019/07/16 2019/47/1 2019/07/16 2019/17/7 2019/07/16 2019/47/1 2019/07/16 2019/47/1 2019/07/16 2019/17/7 2019/07/16 2019/17/7 2019/07/16 2019/17/7 2019/07/16 2019/47/7 2019/07/16 2019/47/7 2019/07/16 2019/97/2 2019/07/16 2019/97/2 2019/07/17 2019/97/2 2019/07/16 2019/97/2 2019/07/16 2019/97/2 2019/07/16 2019/97/2 2019/97/17 2019/97/2 2019/97/2 2019/97/			****								maternal	shop drawing																									
1018/1031 2019/5718 101 2018/1031 2019/5718 2019/5718 2019/5718 2019/115 2019/115 2019/4724 2019/4724 2019/115 2019/4724 2019/4724 2019/4724 2019/115 2019/4724 2019/4724 2019/4724 2019/115 2019/4724 2019/4724 2019/4724 2019/115 2019/4724 2019/5715 2019/5715 2019/572 2019/5715 2019/5715 2019/5715 2019/572 2019/5715 2019/5715 2019/5715 2019/571 2019/5715 2019/5715 2019/5715 2019/571 2019/5716 2019/5715 2019/5715 2019/571 2019/5716 2019/717 2019/7127 2019/572 2019/717 2019/7127 2019/713 2019/574 2019/717 2019/713 2019/713 2019/574 2019/714 2019/571 2019/713 2019/714 2019/5727 2019/713 2019/713 2019/714 2019/714	Piter Control (1) (1) (1) (1) (1) (1) (1) (1) (1) (1)		專案擴張報告	摘要	里程碑																																	
31 20195/18 31 20195/18 5 20194/24 5 20194/24 5 20194/24 5 20194/24 2 20194/24 2 20194/24 2 20194/24 2 20194/24 2 20194/25 2 20194/25	Image: Mark Stress Image:	第7頁		1	•																																	
IPI IPI 2019/5/18 2019/5/18 2019/5/18 2019/4/24 2019/4/24 2019/4/24 2019/4/24 2019/4/24 2019/4/24 2019/4/25 2019/5/15 2019/5/15 2019/5/15 2019/5/15 2019/5/15 2019/5/15 2019/5/15 2019/5/15 2019/5/15 2019/5/15 2019/5/15 2019/5/15 2019/5/15 2019/5/15 2019/5/15 2019/5/15 2019/5/15 2019/5/15 2019/5/15 2019/5/15 2019/5/15 2019/5/15 2019/5/16 2019/6/4 2019/5/17 2019/6/4 2019/7/12 2019/7/12 2019/7/13 2019/7/13 2019/5/27 2019/4/17 2019/5/27 2019/4/16 2019/4/6 2019/4/16	Image: Second		》 期限	● 外部 軍程	外部任務	2019/3/28	2019/3/4	11/7/6102	11/2/10/2	2019/2/4	2019/2/4	2018/4/2	2018/4/2	2018/4/2	2018/10/12	2018/4/2		2019/9/29	2019/9/29	2019/7/1	2019/7/1	017616102	2019/5/16	2019/4/21	2019/3/27	2019/3/2	2019/2/5	2019/2/5	2019/1/15	2/0/010/5	2019/2/5	2018/12/12	2019/1/15	2019/1/15	2019/1/15	51/1/0106 IC/N1/0107	2018/10/31	
			4		u.	2019/4/6	2019/4/17	101915/21	2019/3/27	01/2/6102	2019/4/17	2018/7/13	2018/7/13	2019/9/23	2018/10/31	2019/10/28		2019/11/27	2019/11/27	82/6/6102	2019/11/27	2013/0/4	2019/6/4	2019/5/15	2019/4/20	2019/3/26	2019/3/1	2019/5/15	2019/4/24	2010/5/15	2019/5/15	2019/4/10	2019/4/24	2019/4/24	2019/4/24	2010/0/02	2019/5/18	
					N. N							0		1		1																						E



RAMBOLL

Appendix C Construction Programme



| dre | 305 | | | 302 | 301 | 300 | 299 | 298 | 297 | - | | 294 | 293

 | 292 | 291 | 290 | 1000 | 288

 | 287 | 286 | 285
 |
 | | | 281
 | 280
 | 279
 | 278
 | 277 | 276 | 275 |
 | 610 |
|--------------------|---------------------------|--|---|--|---|---|---|---|--|---|--|---
--
--
---|--|--|--
--
--
--
---|---|---|---
--
---|--|---
--
--
--
---|---
--	--	---
ET'A Iustajitatiot	Cable Willing	Conduit installa

 | ELV Installatio | Cable Wiring | Conduit installa | |

 | Electrical Appli | Luminaires Inst | FLV Installatio
 | Cable Wiring
 | Conduit installs | |
 | Electrical Appli
 | Luminaires Inst
 | ELV Installatio
 | Cable Wiring | Conduit installa | Cable Tray & T | LG/F
 | SUCCESSION AND ADDRESSION AND ADDRESSION AND ADDRESSION AND ADDRESSION ADDRE |
| 1 | | tion | runking Installation | | ances Installtion | allation | | | tion | runking Installation | | ances Installiion | allation

 | n | | dion | junking Installation |

 | ances Installtion | allation | 1
 |
 | lion | runking Installation |
 | lances Installtion
 | allation
 | 0
 | | tion | Tranking Installation |
 | TOVAL OF INSTERIAL |
| | | | | | | | | | | | | |

 | | | | |

 | | |
 |
 | | |
 |
 |
 |
 | | | |
 | |
| 28 | 28 | 2 | 2 | 2 | | 2 | 2 | 2 | 2 | 2 | 2 | 2 | 2

 | 2 | 2 | 2 | 2 | 2

 | 2 | 2 | د
 | 2
 | 6 | ç | 2
 | 2
 | 2
 | 2
 | 2 | 2 | 2 | 2
 | 2 |
| 61/9/610 | 019/6/5 | 319/5/6 | 319/5/6 | 019/5/6 | 61/9/6/10 | 219/6/5 | 019/5/22 | 815/610 | 019/4/8 | 019/4/8 | 019/4/8 | 019/5/15 | 019/5/1

 | 019/4/17 | 019/4/3 | 019/3/4 | 019/3/4 | 019/3/4

 | 019/4/17 | 019/4/3 | 000/010
 | 9/5/610
 | 710/010 | 019/2/4 | 019/2/4
 | 019/3/20
 | 9/2/610
 | 019/2/20
 | 019/2/6 | 11/1/610 | 7/1/610 | 019/1/7
 | 2018/4/3 |
| 2019/7/12 | 2019/6/18 | 2019/6/4 | 2019/6/4 | 2019/7/16 | 2019/7/2 | 2019/6/18 | 2019/6/4 | 2019/5/21 | 2019/5/7 | 2019/5/7 | 2019/7/2 | 2019/5/28 | 2019/5/14

 | 2019/4/30 | 2019/4/16 | 2019/4/2 | 2019/4/2 | 2019/5/28

 | 2019/4/30 | 2019/4/16 | 2010/2/2
 | 2019/3/19
 | 2010/24 | 2/1/9/3/5 | 2019/4/30
 | 2019/4/2
 | 2019/3/19
 | 2019/3/5
 | 2019/2/19 | 2019/2/5 | 2019/2/5 | 2019/4/2
 | 2018/1/13 |
| | | | | | | | | | | | | |

 | | | | |


 | | |
 |
 | | |
 |
 |
 |
 | | | | 1
 | |
| | .0 | | | 1 | | | 94 | 54 | 9 | 0 | 1 | - | 5

 | 24 | 54 | 9 | 8 | 1

 | - | 94 | P4
 | 94
 | B I | D | 1.
 | -
 | 94
 | 54
 | 54 | 9 | • | 1
 | |
| | ELV INSTALATION 2019/6/19 | Cable Wijing 2019/65
ELV Installation 2019/6/19 | Cade Writing Cade Writing ELV Installation 2019/5/6 2019/5/19 | Conduit installation 201956 Conduit installation 201956 Conduit installation 201956 Cuble Wring ELV Installation 20196/5 | RJP 20195/6
Cable Tray & Trunking Installation 20195/6
Cardiari installation 20195/6
Cable Writing 20195/6
ELV Installation 20196/19
ELV Installation 20196/19 | Electrical Appliances Installation 2019/6/19 R/F 2019/76 Cable Tray & Trunking Installation 2019/76 Conduct installation 2019/76 Cable Wiring 2019/96 EL-V Installation 2019/6/19 2019/6/19 2019/6/19 2019/6/19 | Encontractive Installation 2019/6/5 Electrical Appliances Installion 2019/6/19 Encontractive Installation 2019/6/19 Colde Tray & Trunking Installation 2019/5/6 Conduit Installation 2019/5/6 Code Wring 2019/5/6 Cube Wring 2019/5/6 ELV Installation 2019/5/6 ELV Installation 2019/5/6 | Image: Statistic statiste statiste statistic statistic statistic statistic statistic stat | ELV Insultation
ELV Insultation
Laminetics Insultation
Sherrical Appliances Insultion
2019/5/2
Elv Insultation
2019/5/2
2019/5/0
2019/5/6
2019/5/6
2019/5/6
2019/5/6
2019/5/6
2019/5/6
2019/5/9
ELV Insultation
2019/5/8
2019/5/8 | Code Wring ELV Insaltation Code Wring ELV Insaltation Z019468 Elviniare Insaltation Z01956 Eleviniar Apdiances Insaltation R/P Code Tray & Trunking Insaltation R/P Code Tray & Trunking Insaltation Z01956 Code Wring ELV Insaltation Z01956 Z01956 Z01956 Z01956 Z01956 | Image: Cable Tray & Trunking Installation 20194/8 Image: Cable Wring
ELV Installation 20194/8 Image: Cable Wring
ELV Installation 20194/8 Image: Cable Wring
Electrical Appliances Installation 20194/8 Image: Cable Tray & Trunking Installation 20194/5 Image: Cable Tray & Trunking Installation 20195/6 Image: Cable Tray & Trunking Installation 20195/6 Image: Cable Wring
Cable Wring
ELV Installation 2019/5/6 Image: Cable Tray & Trunking Installation 2019/5/6 Image: Cable Wring
ELV Installation 2019/5/6 | 2F 2019/48 2019/48 2019/17 Cubb Tray & Trunking Installation 2019/48 2019/48 2019/17 Cubb Wiring 2019/48 2019/17 2019/48 2019/17 Cubb Wiring 2019/48 2019/17 2019/48 2019/17 ELV Installation 2019/48 2019/52 2019/68 2019/57 ELV Installation 2019/52 2019/68 2019/52 2019/64 Electrical Appliances Installation 2019/56 2019/71 2019/64 2019/64 Cubb Wiring Conduit installation 2019/56 2019/64 2019/64 Cubb Wiring Cubbit Tray & Trunking Installation 2019/56 2019/64 2019/64 Cubb Wiring 2019/64 2019/64 2019/64 2019/64 ELV Installation 2019/64 2019/64 2019/64 2019/64 ELV Installation 2019/64 2019/64 2019/64 2019/64 2019/64 ELV Installation 2019/64 2019/64 2019/64 2019/64 2019/64 2019/64 | ZF Elserirical Appliances Installation 2019/5/15 2019/5/28 ZF Cubit Tray & Trunking installation 2019/48 2019/17 Cadeiu installation 2019/48 2019/17 2019/48 2019/17 Cadeiu installation 2019/48 2019/57 2019/48 2019/57 Extra Cadeiu installation 2019/48 2019/57 2019/58 2019/57 Extra Cade Wiring Entertical Appliances Installation 2019/58 2019/57 2019/57 Exterrical Appliances Installation 2019/57 2019/57 2019/57 2019/57 Exterrical Appliances Installation 2019/57 2019/57 2019/57 2019/57 Cade: Tray & Trunking Installation 2019/56 2019/77 2019/56 2019/71 Extra Cade: Tray & Trunking Installation 2019/56 2019/56 2019/64 Cade: Wiring 2019/56 2019/64 2019/64 Chebe Wiring 2019/64 2019/64 2019/64 Et.V Installation 2019/64 2019/64 2019/64 2019/64/19 2019/64 <td>Luminatics Installation 20195/1 20195/14 2/F Cable Tray & Trunking installation 20195/14 20195/14 Cadial installation 20195/14 20195/14 20195/14 Cadial installation 20195/14 20195/14 20195/14 Cadial installation 20194/18 2019/17 2019/18 Cadial installation 2019/16 2019/17 2019/16 Cadial installation 2019/17 2019/17 2019/17 Electrical Appliances Installation 2019/17 2019/16 2019/17 Electrical Appliances Installation 2019/17 2019/17 2019/17 Cable Tray & Trunking Installation 2019/17 2019/17 2019/17 Cable Wiring Conduit installation 2019/16 2019/17 Cable Wiring Cable Wiring 2019/16 2019/17 ELV Installation 2019/16 2019/17 2019/17 ELV Installation 2019/16 2019/17 2019/17 ELV Installation 2019/16 2019/17 2019/17 ELV Installation 2019/17 2019/17 2019/17 ELV Inst</td> <td>ELV Installation 20194/17 20194/30 Luminetris localization 20195/1 20195/1 Detrival. Appliances Installation 20195/1 20195/1 Codela Installation 20194/8 2019/12 EX Codela Installation 20194/8 2019/12 EX Codela Viring 20194/8 2019/12 EX Codela Viring 2019/12 2019/12 EX Florticial Appliances Installation 2019/12 2019/12 EX Codela Viring 2019/12 2019/12 EX Installation 2019/12 2019/12 EX Installation 2019/12 2019/12 EX Installation 2019/12 2019/12</td> <td>ELV Installation 20194/5 20194/6 ELV Installation 20194/16 20194/16 Luminatics Installation 20194/17 20194/16 2/F Colde Tray & Trunking installation 2019/12 2019/12 Colde Tray & Trunking installation 2019/12 2019/12 2019/12 Elv Installation 2019/12 2019/12 2019/12 Colde Wiring Environt Appliances Installion 2019/12 2019/12 Ever Colde Wiring Environt Appliances Installion 2019/12 2019/12 Ever Colde Wiring 2019/12 2019/16 2019/16 Colde Wiring Conduit installation 2019/16 2019/16 Ever Colde Wiring 2019/16 2019/16 Colde Wiring 2019/16 2019/16 2019/16 Ever Colde Wiring 2019/16 2019/17 Ever Colde Wiring 2019/16 2019/17 Ever Colde Wiring 2019/17 2019/17 Ever</td> <td>P Conduit instaliation 2019/34 2019/37 ELV Instalion 2019/37 2019/37 2019/37 ELV Instalion 2019/37 2019/37 2019/37 Lummeins Incollition 2019/37 2019/37 2019/37 2/F Conduit insulation 2019/37 2019/37 2019/37 2/F Conduit insulation 2019/37 2019/38 2019/37 2/F Conduit insulation 2019/38 2019/37 2019/38 2/F Conduit insulation 2019/38 2019/37 2019/38 2019/37 2/F Conduit insulation 2019/38 2019/37 2019/38 2019/37 ELV Insultation 2019/36 2019/37 2019/38 2019/37 ELV Insultation 2019/36 2019/37 2019/36 2019/37 Expr Cubit Tray & Trunking Insultation 2019/36 2019/37 2019/37 Expr Cubit Tray & Trunking Insultation 2019/36 2019/36 2019/37 ELV Insublation 2019/36 2019/36</td> <td>Cable Tray & Transing Installation 201934 201947 Cable Wring 201947 201947 Luminatics Installation 201947 201947 Luminatics Installation 201947 201947 ZF Cable Wring 201947 201947 Cable Wring 201947 201947 201947 Cable Wring 201948 201947 201947 Cable Wring 201948 201948 201951 Cable Wring 201948 201957 201948 Cable Wring 201948 201957 201948 Cable Wring 201948 201957 201957 Cable Wring 2019460 201957 201957 Cable Wring 201956 201957 201957 Extronolations Installation 201957 201957 201954 Cable Wring Extronol Appliances Installation 201957 201957 Cable Wring Extronol Appliances
Installation 201956 201977 Cable Wring Extronol Appliances Installation 201956<!--</td--><td>VP 2019/34 2019/34 2019/324 Cobb Tray & Transing Installation 2019/34 2019/34 2019/34 Cobb Wring 2019/34 2019/34 2019/34 2019/42 Luminatics Installation 2019/34 2019/42 2019/42 2019/42 Luminatics Installation 2019/34 2019/42 2019/42 2019/42 Destrical Appliances Installation 2019/51 2019/51 2019/51 2019/51 Cubb Tray & Tranking Installation 2019/51 2019/51 2019/528 2019/51 Cubb Tray & Tranking Installation 2019/51 2019/51 2019/51 2019/528 Extra Cubb Wring Extra Installation 2019/51 2019/51 2019/528 Extra Cubb Wring Extra Installation 2019/51 2019/51 2019/51 Extra Cubb Wring Extra Installation 2019/51 2019/51 2019/51 Cubb Wring Extra Installation 2019/51 2019/51 2019/51 2019/51 Extra Cubb Wring Extra Installation 2019/51 2019/64</td><td>IPecvical Appliances Instillion 2019/417 2019/420 IPE Cable Tray & Trunking Installation 2019/34 2019/34 2019/34 IPE Concluit installation 2019/34 2019/34 2019/34 2019/34 IPE Concluit installation 2019/34 2019/34 2019/34 2019/34 2019/34 IPE Concluit installation 2019/34 2019/34 2019/34 2019/34 2019/34 IPE Cable Wiring Luminatics Installation 2019/34 2019/34 2019/34 2019/47 2019/47 IPE Cable Tray & Trunking installation 2019/34 2019/34 2019/34 2019/34 2019/34 2019/34 2019/34 IPE Cable Wiring Cable Wiring 2019/34 2019/35 2019/34 2019/35 2019/34 2019/35 IPE Cable Tray & Trunking Installation 2019/34 2019/35 2019/34 2019/35 2019/34 2019/35 2019/34 IPE Cable Tray & Trunking Installation 2019/35 2019/36 2019/3</td><td>Luminatives Installation 2019447 2019447 Heavical Appliances Installation 2019447 2019447 2019447 Cable Tray & Thusking Installation 2019447 2019447 2019447 Cable Wring 2019447 2019447 2019447 2019447 Exercised Appliances Installation 2019447 2019447 2019447 Exercised Appliances Installation 2019447 2019447 2019447 Exercised Appliances Installation 2019447 2019447 2019447 Delet Tray & Thusking Installation 2019447 2019447 2019447 Delet Tray & Thusking Installation 2019447 2019447 2019448 ZH Cadela trinsallation 2019448 2019472 2019448 Et V Installation 2019457 2019457 2019457 Cade Wring Estricial Appliances Installation 2019458 2019472 Et V Installation 2019455 2019478 2019455 2019478 Cade Wring Estricial Appliances Installation 2019565 20194716 2019464</td><td>E.J. Installation 2019/202 2019/202 Luminaries Installation 2019/202 2019/416 Descriced Appliances Installation 2019/202 2019/417 Cable Tray & Transking Installation 2019/202 2019/217 Cable Wring 2019/217 2019/217 E.J. Unstallation 2019/217 2019/217 Luminaries Installation 2019/217 2019/217 Cable Wring 2019/217 2019/217 Luminaries Installation 2019/217 2019/217 Cable Wring 2019/217 2019/217 Cable Wring 2019/217 2019/217 Cable Wring 2019/217 2019/218 Cable Wring 2019/218 2019/217 Cable Wring 2019/218 2019/218 E.V Installation 2019/218 2019/218 Start 2019/218 2019/218 Start 2019/218 2019/218 Start 2019/218 2019/218 Cable Wring 2019/218 2019/218 Extrinol Appliances Installation 2019/218 2019/218 Cable Wring 2019/218 2019/218 2019/218 Cable Wring 2019/218 2019/218 2019/218 Cable Wring 2019/217<!--</td--><td>Cable Writing 2019726 2019726 2019726 ELV Installation 2019726 2019727 2019727 Luminative Installation 2019727 2019727 2019727 Decircal Appliances Installation 2019726 2019727 2019747 Cable Tray & Transing Installation 2019726 2019747 2019747 Cable Vring 2019726 2019747 2019747 Cable Vring 2019747 2019747 2019747 Luminatirs Installation 2019747 2019747 2019747 Luminatirs Installation 2019747 2019747 2019747 Luminatirs Installation 201977 2019747 2019747 ZiF Caduit insallation 201977 2019748 201977 Cable Wring Caduit insallation 201977 2019758 201977 Cable Wring Cable Wring 201977 201978 201977 Cable Wring Cable Wring 201977 201978 201977 Sterriod Appliances Installation 201977 201977 201977 Cable Wring Sterriod Appliances Installation 201977 201977 Sterriod Appliances Installation 201976 201977 201976 Cable Wring</td><td>Image: Conduct installation 2019724 2019725 Cubb Wiring 2019726 2019726 2019736 ELV Installation 2019726 2019736 2019736 Luminatics Installation 2019726 2019736 2019736 Cubb Wiring Elsovical Appliances Installation 2019734 2019734 2019734 Cubb Wiring Cubb Wiring 2019747 2019747 2019747 2019747 Cubb Wiring Cubb Wiring 2019747 2019747 2019747 2019747 Luminatics Installation 2019747 2019744 2019747 2019747 Luminatics Installation 2019747 2019747 2019748 2019717 Cubb Wiring Cubb Wiring 2019748 2019717 2019748 2019717 Cubb Wiring Cubb Wiring 2019748 201977 2019748 201976 201976 201976 Everical Appliances Installation 201976 201976 201976 201976 201976 Cubb Wiring Evertinal Appliances Installation 201976</td><td>Image: Code Tray & Trunking Instillation 20192/A 20192/A 20192/A Image: Codult instillation 20192/A<!--</td--><td>GPF 2019/24 2019/24 2019/24 2019/24 Image: Conduct insettletion 2019/24 2019/24 2019/25 Image: Conduct insettletion 2019/24 2019/25 2019/24 2019/25 Image: Conduct insettletion 2019/24 2019/26 2019/25 2019/26 2019/27 2019/26 2019/26 2019/26 2019/26 2019/27 2019/26 2019/27 2019/26 2019/27 2019/26 2019/26 2019/26 2019/26<td>GP Electrical Appliances Installation 2019/20 2019/20 GP Cable Tray & Trunking Installation 2019/20 2019/24 2019/24 GP Cable Wring 2019/26 2019/26 2019/24 2019/26 Cable Wring 2019/26 2019/26 2019/26 2019/26 2019/26 Cable Wring Cable Wring 2019/26 2019/26 2019/26 2019/26 DF Cable Wring 2019/26 2019/26 2019/26 2019/27 DF Cable Wring 2019/26 2019/26 2019/27 2019/26 Cable Wring Cable Wring 2019/26 2019/27 2019/27 2019/27 DF Cable Tray & Trunking Installation 2019/27 2019/47 2019/47 2019/47 DF Cable Wring Laminetinstallation 2019/27 2019/47 2019/47
DF Cable Wring Laminetinstallation 2019/47 2019/47 2019/47 DF Cable Wring Laminetinstallation 2019/57 2019/48 <t< td=""><td>Laminaires hesellation 2019.06 2019.07 GIP Cale Tray & Tranking Insellation 2019.07 2019.07 GIP Cale Tray & Tranking Insellation 2019.07 2019.07 GIP Cale Tray & Tranking Insellation 2019.07 2019.07 2019.07 Cale Tray & Tranking Insellation 2019.07 2019.07 2019.07 2019.07 Cale Tray & Tranking Insellation 2019.07 2019.07 2019.07 2019.07 Cale Tray & Tranking Insellation 2019.07 2019.07 2019.07 2019.07 Cale Tray & Tranking Insellation 2019.07 2019.07 2019.07 2019.07 Cale Tray & Tranking Insellation 2019.07 2019.07 2019.04 2019.04 Cale Tray & Tranking Insellation 2019.07 2019.04 2019.04 2019.04 Luminetric Statilition 2019.07 2019.04 2019.04 2019.04 Laminetric Statilition 2019.04 2019.04 2019.04 2019.04 Laminetric Insellation 2019.05 2019.04 2019.05 2019.04</td><td>EV Institution 2019/20 <td< td=""><td>Cabe Wring 201920 201920 201920 EL V Installation 201920 201920 201920 201920 EL V Installation 201920 201920 201920 201920 Colle Tray & Trunking Installation 201920 201920 201920 201920 Colle Tray & Trunking Installation 201920 201920 201920 201920 Colle Tray & Trunking Installation 201920 201920 201920 201920 Cabe Tray & Trunking Installation 201920 201920 201920 201920 Luministic stabilition 201920 201920 201920 201920 201920 Cabe Tray & Trunking Installation 201920 201920 201920 201920 201920 Cabe Tray & Trunking Installation 201924</td><td>Image: Code triangliable 2019/17 2019/25 2019/25 2019/25 Image: Code triangliable 2019/25 2019/25 2019/25 2019/25 2019/25 Image: Code triangliable 2019/25 2019/25 2019/25 2019/25 2019/25 2019/25 2019/25 2019/25 2019/25 2019/26 2019/25 2019/26 2019/25 2019/26<!--</td--><td>Cheir Tays & Transing Istallation 2019/7 2019/7 2019/7 Code Trays & Transing Istallation 2019/7 2019/7 2019/7 2019/7 Code Wring 2019/7 2019/7 2019/7 2019/7 2019/7 Code Wring Calle Wring 2019/7 2019/7 2019/7 2019/7 2019/7 2019/7 Code Wring Calle Tray & Transitetion 2019/7</td></td></td<></td></t<><td>LOR 2019/17 20</td></td></td></td></td></td> | Luminatics Installation 20195/1 20195/14 2/F Cable Tray & Trunking installation 20195/14 20195/14 Cadial installation 20195/14 20195/14 20195/14 Cadial installation 20195/14 20195/14 20195/14 Cadial installation 20194/18 2019/17 2019/18 Cadial installation 2019/16 2019/17 2019/16 Cadial installation 2019/17 2019/17 2019/17 Electrical Appliances Installation 2019/17 2019/16 2019/17 Electrical Appliances Installation 2019/17 2019/17 2019/17 Cable Tray & Trunking Installation 2019/17 2019/17 2019/17 Cable Wiring Conduit installation 2019/16 2019/17 Cable Wiring Cable Wiring 2019/16 2019/17 ELV Installation 2019/16 2019/17 2019/17 ELV Installation 2019/16 2019/17 2019/17 ELV Installation 2019/16 2019/17 2019/17 ELV Installation 2019/17 2019/17 2019/17 ELV Inst | ELV Installation 20194/17 20194/30 Luminetris localization 20195/1 20195/1 Detrival. Appliances Installation 20195/1 20195/1 Codela Installation 20194/8 2019/12 EX Codela Installation 20194/8 2019/12 EX Codela Viring 20194/8 2019/12 EX Codela Viring 2019/12 2019/12 EX Florticial Appliances Installation 2019/12 2019/12 EX Codela Viring 2019/12 2019/12 EX Installation 2019/12 2019/12 EX Installation 2019/12 2019/12 EX Installation 2019/12 2019/12 | ELV Installation 20194/5 20194/6 ELV Installation 20194/16 20194/16 Luminatics Installation
 20194/17 20194/16 2/F Colde Tray & Trunking installation 2019/12 2019/12 Colde Tray & Trunking installation 2019/12 2019/12 2019/12 Elv Installation 2019/12 2019/12 2019/12 Colde Wiring Environt Appliances Installion 2019/12 2019/12 Ever Colde Wiring Environt Appliances Installion 2019/12 2019/12 Ever Colde Wiring 2019/12 2019/16 2019/16 Colde Wiring Conduit installation 2019/16 2019/16 Ever Colde Wiring 2019/16 2019/16 Colde Wiring 2019/16 2019/16 2019/16 Ever Colde Wiring 2019/16 2019/17 Ever Colde Wiring 2019/16 2019/17 Ever Colde Wiring 2019/17 2019/17 Ever | P Conduit instaliation 2019/34 2019/37 ELV Instalion 2019/37 2019/37 2019/37 ELV Instalion 2019/37 2019/37 2019/37 Lummeins Incollition 2019/37 2019/37 2019/37 2/F Conduit insulation 2019/37 2019/37 2019/37 2/F Conduit insulation 2019/37 2019/38 2019/37 2/F Conduit insulation 2019/38 2019/37 2019/38 2/F Conduit insulation 2019/38 2019/37 2019/38 2019/37 2/F Conduit insulation 2019/38 2019/37 2019/38 2019/37 ELV Insultation 2019/36 2019/37 2019/38 2019/37 ELV Insultation 2019/36 2019/37 2019/36 2019/37 Expr Cubit Tray & Trunking Insultation 2019/36 2019/37 2019/37 Expr Cubit Tray & Trunking Insultation 2019/36 2019/36 2019/37 ELV Insublation 2019/36 2019/36 | Cable Tray & Transing Installation 201934 201947 Cable Wring 201947 201947 Luminatics Installation 201947 201947 Luminatics Installation 201947 201947 ZF Cable Wring 201947 201947 Cable Wring 201947 201947 201947 Cable Wring 201948 201947 201947 Cable Wring 201948 201948 201951 Cable Wring 201948 201957 201948 Cable Wring 201948 201957 201948 Cable Wring 201948 201957 201957 Cable Wring 2019460 201957 201957 Cable Wring 201956 201957 201957 Extronolations Installation 201957 201957 201954 Cable Wring Extronol Appliances Installation 201957 201957 Cable Wring Extronol Appliances Installation 201956 201977 Cable Wring Extronol Appliances Installation 201956 </td <td>VP 2019/34 2019/34 2019/324 Cobb Tray & Transing Installation 2019/34 2019/34 2019/34 Cobb Wring 2019/34 2019/34 2019/34 2019/42 Luminatics Installation 2019/34 2019/42 2019/42 2019/42 Luminatics Installation 2019/34 2019/42 2019/42 2019/42 Destrical Appliances Installation 2019/51 2019/51 2019/51 2019/51 Cubb Tray & Tranking Installation 2019/51 2019/51 2019/528 2019/51 Cubb Tray & Tranking Installation 2019/51 2019/51 2019/51 2019/528 Extra Cubb Wring Extra Installation 2019/51 2019/51 2019/528 Extra Cubb Wring Extra Installation 2019/51 2019/51 2019/51 Extra Cubb Wring Extra Installation 2019/51 2019/51 2019/51 Cubb Wring Extra Installation 2019/51 2019/51 2019/51 2019/51 Extra Cubb Wring Extra Installation 2019/51 2019/64</td> <td>IPecvical Appliances Instillion 2019/417 2019/420 IPE Cable Tray & Trunking Installation 2019/34 2019/34 2019/34 IPE Concluit installation 2019/34 2019/34 2019/34 2019/34 IPE Concluit installation 2019/34 2019/34 2019/34 2019/34 2019/34 IPE Concluit installation 2019/34 2019/34 2019/34 2019/34 2019/34 IPE Cable Wiring Luminatics Installation 2019/34 2019/34 2019/34 2019/47 2019/47 IPE Cable Tray & Trunking installation 2019/34 2019/34 2019/34 2019/34 2019/34 2019/34 2019/34 IPE Cable Wiring Cable Wiring 2019/34 2019/35 2019/34 2019/35 2019/34 2019/35 IPE Cable Tray & Trunking Installation 2019/34 2019/35 2019/34 2019/35 2019/34 2019/35 2019/34 IPE Cable Tray & Trunking Installation 2019/35 2019/36 2019/3</td> <td>Luminatives Installation 2019447 2019447 Heavical Appliances Installation 2019447 2019447 2019447 Cable Tray & Thusking Installation 2019447 2019447 2019447 Cable Wring 2019447 2019447 2019447 2019447 Exercised Appliances Installation 2019447 2019447 2019447 Exercised Appliances Installation 2019447 2019447 2019447 Exercised Appliances Installation 2019447 2019447 2019447 Delet Tray & Thusking Installation 2019447 2019447 2019447 Delet Tray & Thusking Installation 2019447 2019447 2019448 ZH Cadela trinsallation 2019448 2019472 2019448 Et V Installation 2019457 2019457 2019457 Cade Wring Estricial Appliances Installation 2019458 2019472 Et V Installation 2019455 2019478 2019455 2019478 Cade Wring Estricial Appliances Installation 2019565 20194716 2019464</td> <td>E.J. Installation 2019/202 2019/202 Luminaries Installation 2019/202 2019/416 Descriced Appliances Installation 2019/202 2019/417 Cable Tray & Transking Installation 2019/202 2019/217 Cable Wring 2019/217 2019/217 E.J. Unstallation 2019/217 2019/217 Luminaries Installation 2019/217 2019/217 Cable Wring 2019/217 2019/217 Luminaries Installation 2019/217 2019/217 Cable Wring 2019/217 2019/217 Cable Wring 2019/217 2019/217 Cable Wring 2019/217 2019/218 Cable Wring 2019/218 2019/217 Cable Wring 2019/218 2019/218 E.V Installation 2019/218 2019/218 Start 2019/218 2019/218 Start 2019/218 2019/218 Start 2019/218 2019/218 Cable Wring 2019/218 2019/218 Extrinol Appliances Installation 2019/218 2019/218 Cable Wring 2019/218 2019/218 2019/218 Cable Wring 2019/218 2019/218 2019/218 Cable Wring 2019/217<!--</td--><td>Cable Writing 2019726 2019726 2019726 ELV Installation 2019726 2019727 2019727 Luminative Installation 2019727 2019727 2019727 Decircal Appliances Installation 2019726 2019727 2019747 Cable Tray & Transing Installation 2019726 2019747 2019747 Cable Vring 2019726 2019747 2019747 Cable Vring 2019747 2019747 2019747 Luminatirs Installation 2019747 2019747 2019747 Luminatirs Installation 2019747 2019747 2019747 Luminatirs Installation 201977 2019747 2019747 ZiF Caduit insallation 201977 2019748 201977 Cable Wring Caduit insallation 201977 2019758 201977 Cable Wring Cable Wring 201977 201978 201977 Cable Wring Cable Wring 201977 201978 201977 Sterriod Appliances Installation 201977 201977 201977 Cable Wring Sterriod Appliances Installation 201977 201977 Sterriod Appliances Installation 201976 201977 201976 Cable Wring</td><td>Image: Conduct installation 2019724 2019725 Cubb Wiring 2019726 2019726 2019736 ELV Installation 2019726 2019736 2019736 Luminatics Installation 2019726 2019736 2019736 Cubb Wiring Elsovical Appliances Installation 2019734 2019734 2019734 Cubb Wiring Cubb Wiring 2019747 2019747 2019747 2019747 Cubb Wiring Cubb Wiring 2019747 2019747 2019747 2019747 Luminatics
Installation 2019747 2019744 2019747 2019747 Luminatics Installation 2019747 2019747 2019748 2019717 Cubb Wiring Cubb Wiring 2019748 2019717 2019748 2019717 Cubb Wiring Cubb Wiring 2019748 201977 2019748 201976 201976 201976 Everical Appliances Installation 201976 201976 201976 201976 201976 Cubb Wiring Evertinal Appliances Installation 201976</td><td>Image: Code Tray & Trunking Instillation 20192/A 20192/A 20192/A Image: Codult instillation 20192/A<!--</td--><td>GPF 2019/24 2019/24 2019/24 2019/24 Image: Conduct insettletion 2019/24 2019/24 2019/25 Image: Conduct insettletion 2019/24 2019/25 2019/24 2019/25 Image: Conduct insettletion 2019/24 2019/26 2019/25 2019/26 2019/27 2019/26 2019/26 2019/26 2019/26 2019/27 2019/26 2019/27 2019/26 2019/27 2019/26 2019/26 2019/26 2019/26<td>GP Electrical Appliances Installation 2019/20 2019/20 GP Cable Tray & Trunking Installation 2019/20 2019/24 2019/24 GP Cable Wring 2019/26 2019/26 2019/24 2019/26 Cable Wring 2019/26 2019/26 2019/26 2019/26 2019/26 Cable Wring Cable Wring 2019/26 2019/26 2019/26 2019/26 DF Cable Wring 2019/26 2019/26 2019/26 2019/27 DF Cable Wring 2019/26 2019/26 2019/27 2019/26 Cable Wring Cable Wring 2019/26 2019/27 2019/27 2019/27 DF Cable Tray & Trunking Installation 2019/27 2019/47 2019/47 2019/47 DF Cable Wring Laminetinstallation 2019/27 2019/47 2019/47 DF Cable Wring Laminetinstallation 2019/47 2019/47 2019/47 DF Cable Wring Laminetinstallation 2019/57 2019/48 <t< td=""><td>Laminaires hesellation 2019.06 2019.07 GIP Cale Tray & Tranking Insellation 2019.07 2019.07 GIP Cale Tray & Tranking Insellation 2019.07 2019.07 GIP Cale Tray & Tranking Insellation 2019.07 2019.07 2019.07 Cale Tray & Tranking Insellation 2019.07 2019.07 2019.07 2019.07 Cale Tray & Tranking Insellation 2019.07 2019.07 2019.07 2019.07 Cale Tray & Tranking Insellation 2019.07 2019.07 2019.07 2019.07 Cale Tray & Tranking Insellation 2019.07 2019.07 2019.07 2019.07 Cale Tray & Tranking Insellation 2019.07 2019.07 2019.04 2019.04 Cale Tray & Tranking Insellation 2019.07 2019.04 2019.04 2019.04 Luminetric Statilition 2019.07 2019.04 2019.04 2019.04 Laminetric Statilition 2019.04 2019.04 2019.04 2019.04 Laminetric Insellation 2019.05 2019.04 2019.05 2019.04</td><td>EV Institution 2019/20 <td< td=""><td>Cabe Wring 201920 201920 201920 EL V Installation 201920 201920 201920 201920 EL V Installation 201920 201920 201920 201920 Colle Tray & Trunking Installation 201920 201920 201920 201920 Colle Tray & Trunking Installation 201920 201920 201920 201920 Colle Tray & Trunking Installation 201920 201920 201920 201920 Cabe Tray & Trunking Installation 201920 201920 201920 201920 Luministic stabilition 201920 201920 201920 201920 201920 Cabe Tray & Trunking Installation 201920 201920 201920 201920 201920 Cabe Tray & Trunking Installation 201924</td><td>Image: Code triangliable 2019/17 2019/25 2019/25 2019/25 Image: Code triangliable 2019/25 2019/25 2019/25 2019/25 2019/25 Image: Code triangliable 2019/25 2019/25 2019/25 2019/25 2019/25 2019/25 2019/25 2019/25 2019/25 2019/26 2019/25 2019/26 2019/25 2019/26<!--</td--><td>Cheir Tays & Transing Istallation 2019/7 2019/7 2019/7 Code Trays & Transing Istallation 2019/7 2019/7 2019/7 2019/7 Code Wring 2019/7 2019/7 2019/7 2019/7 2019/7 Code Wring Calle Wring 2019/7 2019/7 2019/7 2019/7 2019/7 2019/7 Code Wring Calle Tray & Transitetion 2019/7</td></td></td<></td></t<><td>LOR 2019/17 2019/17 2019/17 2019/17 2019/17 2019/17 2019/17 2019/17 2019/17 2019/17 2019/17
 2019/17 20</td></td></td></td></td> | VP 2019/34 2019/34 2019/324 Cobb Tray & Transing Installation 2019/34 2019/34 2019/34 Cobb Wring 2019/34 2019/34 2019/34 2019/42 Luminatics Installation 2019/34 2019/42 2019/42 2019/42 Luminatics Installation 2019/34 2019/42 2019/42 2019/42 Destrical Appliances Installation 2019/51 2019/51 2019/51 2019/51 Cubb Tray & Tranking Installation 2019/51 2019/51 2019/528 2019/51 Cubb Tray & Tranking Installation 2019/51 2019/51 2019/51 2019/528 Extra Cubb Wring Extra Installation 2019/51 2019/51 2019/528 Extra Cubb Wring Extra Installation 2019/51 2019/51 2019/51 Extra Cubb Wring Extra Installation 2019/51 2019/51 2019/51 Cubb Wring Extra Installation 2019/51 2019/51 2019/51 2019/51 Extra Cubb Wring Extra Installation 2019/51 2019/64 | IPecvical Appliances Instillion 2019/417 2019/420 IPE Cable Tray & Trunking Installation 2019/34 2019/34 2019/34 IPE Concluit installation 2019/34 2019/34 2019/34 2019/34 IPE Concluit installation 2019/34 2019/34 2019/34 2019/34 2019/34 IPE Concluit installation 2019/34 2019/34 2019/34 2019/34 2019/34 IPE Cable Wiring Luminatics Installation 2019/34 2019/34 2019/34 2019/47 2019/47 IPE Cable Tray & Trunking installation 2019/34 2019/34 2019/34 2019/34 2019/34 2019/34 2019/34 IPE Cable Wiring Cable Wiring 2019/34 2019/35 2019/34 2019/35 2019/34 2019/35 IPE Cable Tray & Trunking Installation 2019/34 2019/35 2019/34 2019/35 2019/34 2019/35 2019/34 IPE Cable Tray & Trunking Installation 2019/35 2019/36 2019/3 | Luminatives Installation 2019447 2019447 Heavical Appliances Installation 2019447 2019447 2019447 Cable Tray & Thusking Installation 2019447 2019447 2019447 Cable Wring 2019447 2019447 2019447 2019447 Exercised Appliances Installation 2019447 2019447 2019447 Exercised Appliances Installation 2019447 2019447 2019447 Exercised Appliances Installation 2019447 2019447 2019447 Delet Tray & Thusking Installation 2019447 2019447 2019447 Delet Tray & Thusking Installation 2019447 2019447 2019448 ZH Cadela trinsallation 2019448 2019472 2019448 Et V Installation 2019457 2019457 2019457 Cade Wring Estricial Appliances Installation 2019458 2019472 Et V Installation 2019455 2019478 2019455 2019478 Cade Wring Estricial Appliances Installation 2019565 20194716 2019464 | E.J. Installation 2019/202 2019/202 Luminaries Installation 2019/202 2019/416 Descriced Appliances Installation 2019/202 2019/417 Cable Tray & Transking Installation 2019/202 2019/217 Cable Wring 2019/217 2019/217 E.J. Unstallation 2019/217 2019/217 Luminaries Installation 2019/217 2019/217 Cable Wring 2019/217 2019/217 Luminaries Installation 2019/217 2019/217 Cable Wring 2019/217 2019/217 Cable Wring 2019/217 2019/217 Cable Wring 2019/217 2019/218 Cable Wring 2019/218 2019/217 Cable Wring 2019/218 2019/218 E.V Installation 2019/218 2019/218 Start 2019/218 2019/218 Start 2019/218 2019/218 Start 2019/218 2019/218 Cable Wring 2019/218 2019/218 Extrinol Appliances Installation 2019/218 2019/218 Cable Wring 2019/218 2019/218 2019/218 Cable Wring 2019/218 2019/218 2019/218 Cable Wring 2019/217 </td <td>Cable Writing 2019726 2019726 2019726 ELV Installation 2019726 2019727 2019727 Luminative Installation 2019727 2019727 2019727 Decircal Appliances Installation 2019726 2019727 2019747 Cable Tray & Transing Installation 2019726 2019747 2019747 Cable Vring 2019726 2019747 2019747 Cable Vring 2019747 2019747 2019747 Luminatirs Installation 2019747 2019747 2019747 Luminatirs Installation 2019747 2019747 2019747 Luminatirs Installation 201977 2019747 2019747 ZiF Caduit insallation 201977 2019748 201977 Cable Wring Caduit insallation 201977 2019758 201977 Cable Wring Cable Wring 201977 201978 201977 Cable Wring Cable Wring 201977 201978 201977 Sterriod Appliances Installation 201977 201977 201977 Cable Wring Sterriod Appliances Installation 201977 201977 Sterriod Appliances Installation 201976 201977 201976 Cable Wring</td> <td>Image: Conduct installation 2019724 2019725 Cubb Wiring 2019726 2019726 2019736 ELV Installation 2019726 2019736 2019736 Luminatics Installation 2019726 2019736 2019736 Cubb Wiring Elsovical Appliances Installation 2019734 2019734 2019734 Cubb Wiring Cubb Wiring 2019747 2019747 2019747 2019747 Cubb Wiring Cubb Wiring 2019747 2019747 2019747 2019747 Luminatics Installation 2019747 2019744 2019747 2019747 Luminatics Installation 2019747 2019747 2019748 2019717 Cubb Wiring Cubb Wiring 2019748 2019717 2019748 2019717 Cubb Wiring Cubb Wiring 2019748 201977 2019748 201976 201976 201976 Everical Appliances Installation 201976 201976 201976 201976 201976 Cubb Wiring Evertinal Appliances Installation 201976</td> <td>Image: Code Tray & Trunking Instillation 20192/A 20192/A 20192/A Image: Codult instillation 20192/A<!--</td--><td>GPF 2019/24 2019/24 2019/24 2019/24 Image: Conduct insettletion 2019/24 2019/24 2019/25 Image: Conduct insettletion 2019/24 2019/25 2019/24 2019/25 Image: Conduct insettletion 2019/24 2019/26 2019/25 2019/26 2019/27 2019/26 2019/26 2019/26 2019/26 2019/27 2019/26 2019/27 2019/26 2019/27 2019/26 2019/26 2019/26 2019/26<td>GP Electrical Appliances Installation 2019/20 2019/20 GP
 Cable Tray & Trunking Installation 2019/20 2019/24 2019/24 GP Cable Wring 2019/26 2019/26 2019/24 2019/26 Cable Wring 2019/26 2019/26 2019/26 2019/26 2019/26 Cable Wring Cable Wring 2019/26 2019/26 2019/26 2019/26 DF Cable Wring 2019/26 2019/26 2019/26 2019/27 DF Cable Wring 2019/26 2019/26 2019/27 2019/26 Cable Wring Cable Wring 2019/26 2019/27 2019/27 2019/27 DF Cable Tray & Trunking Installation 2019/27 2019/47 2019/47 2019/47 DF Cable Wring Laminetinstallation 2019/27 2019/47 2019/47 DF Cable Wring Laminetinstallation 2019/47 2019/47 2019/47 DF Cable Wring Laminetinstallation 2019/57 2019/48 <t< td=""><td>Laminaires hesellation 2019.06 2019.07 GIP Cale Tray & Tranking Insellation 2019.07 2019.07 GIP Cale Tray & Tranking Insellation 2019.07 2019.07 GIP Cale Tray & Tranking Insellation 2019.07 2019.07 2019.07 Cale Tray & Tranking Insellation 2019.07 2019.07 2019.07 2019.07 Cale Tray & Tranking Insellation 2019.07 2019.07 2019.07 2019.07 Cale Tray & Tranking Insellation 2019.07 2019.07 2019.07 2019.07 Cale Tray & Tranking Insellation 2019.07 2019.07 2019.07 2019.07 Cale Tray & Tranking Insellation 2019.07 2019.07 2019.04 2019.04 Cale Tray & Tranking Insellation 2019.07 2019.04 2019.04 2019.04 Luminetric Statilition 2019.07 2019.04 2019.04 2019.04 Laminetric Statilition 2019.04 2019.04 2019.04 2019.04 Laminetric Insellation 2019.05 2019.04 2019.05 2019.04</td><td>EV Institution 2019/20 <td< td=""><td>Cabe Wring 201920 201920 201920 EL V Installation 201920 201920 201920 201920 EL V Installation 201920 201920 201920 201920 Colle Tray & Trunking Installation 201920 201920 201920 201920 Colle Tray & Trunking Installation 201920 201920 201920 201920 Colle Tray & Trunking Installation 201920 201920 201920 201920 Cabe Tray & Trunking Installation 201920 201920 201920 201920 Luministic stabilition 201920 201920 201920 201920 201920 Cabe Tray & Trunking Installation 201920 201920 201920 201920 201920 Cabe Tray & Trunking Installation 201924</td><td>Image: Code triangliable 2019/17 2019/25 2019/25 2019/25 Image: Code triangliable 2019/25 2019/25 2019/25 2019/25 2019/25 Image: Code triangliable 2019/25 2019/25 2019/25 2019/25 2019/25 2019/25 2019/25 2019/25 2019/25 2019/26 2019/25 2019/26 2019/25 2019/26<!--</td--><td>Cheir Tays & Transing Istallation 2019/7 2019/7 2019/7 Code Trays & Transing Istallation 2019/7 2019/7 2019/7 2019/7 Code Wring 2019/7 2019/7 2019/7 2019/7 2019/7 Code Wring Calle Wring 2019/7 2019/7 2019/7 2019/7 2019/7 2019/7 Code Wring Calle Tray & Transitetion 2019/7</td></td></td<></td></t<><td>LOR 2019/17 20</td></td></td></td> | Cable Writing 2019726 2019726 2019726 ELV Installation 2019726 2019727 2019727 Luminative Installation 2019727 2019727 2019727 Decircal Appliances Installation 2019726 2019727 2019747 Cable Tray & Transing Installation 2019726 2019747 2019747 Cable Vring 2019726 2019747 2019747 Cable Vring 2019747 2019747 2019747 Luminatirs Installation 2019747 2019747 2019747 Luminatirs Installation 2019747 2019747 2019747 Luminatirs Installation 201977 2019747 2019747 ZiF Caduit insallation 201977 2019748 201977 Cable Wring Caduit insallation 201977 2019758 201977 Cable Wring Cable Wring 201977 201978 201977 Cable Wring Cable Wring 201977 201978 201977 Sterriod Appliances Installation 201977 201977 201977 Cable Wring Sterriod
Appliances Installation 201977 201977 Sterriod Appliances Installation 201976 201977 201976 Cable Wring | Image: Conduct installation 2019724 2019725 Cubb Wiring 2019726 2019726 2019736 ELV Installation 2019726 2019736 2019736 Luminatics Installation 2019726 2019736 2019736 Cubb Wiring Elsovical Appliances Installation 2019734 2019734 2019734 Cubb Wiring Cubb Wiring 2019747 2019747 2019747 2019747 Cubb Wiring Cubb Wiring 2019747 2019747 2019747 2019747 Luminatics Installation 2019747 2019744 2019747 2019747 Luminatics Installation 2019747 2019747 2019748 2019717 Cubb Wiring Cubb Wiring 2019748 2019717 2019748 2019717 Cubb Wiring Cubb Wiring 2019748 201977 2019748 201976 201976 201976 Everical Appliances Installation 201976 201976 201976 201976 201976 Cubb Wiring Evertinal Appliances Installation 201976 | Image: Code Tray & Trunking Instillation 20192/A 20192/A 20192/A Image: Codult instillation 20192/A </td <td>GPF 2019/24 2019/24 2019/24 2019/24 Image: Conduct insettletion 2019/24 2019/24 2019/25 Image: Conduct insettletion 2019/24 2019/25 2019/24 2019/25 Image: Conduct insettletion 2019/24 2019/26 2019/25 2019/26 2019/27 2019/26 2019/26 2019/26 2019/26 2019/27 2019/26 2019/27 2019/26 2019/27 2019/26 2019/26 2019/26 2019/26<td>GP Electrical Appliances Installation 2019/20 2019/20 GP Cable Tray & Trunking Installation 2019/20 2019/24 2019/24 GP Cable Wring 2019/26 2019/26 2019/24 2019/26 Cable Wring 2019/26 2019/26 2019/26 2019/26 2019/26 Cable Wring Cable Wring 2019/26 2019/26 2019/26 2019/26 DF Cable Wring 2019/26 2019/26 2019/26 2019/27 DF Cable Wring 2019/26 2019/26 2019/27 2019/26 Cable Wring Cable Wring 2019/26 2019/27 2019/27 2019/27 DF Cable Tray & Trunking Installation 2019/27 2019/47 2019/47 2019/47 DF Cable Wring Laminetinstallation 2019/27 2019/47 2019/47 DF Cable Wring Laminetinstallation 2019/47 2019/47 2019/47 DF Cable Wring Laminetinstallation 2019/57 2019/48 <t< td=""><td>Laminaires hesellation 2019.06 2019.07 GIP Cale Tray & Tranking Insellation 2019.07 2019.07 GIP Cale Tray & Tranking Insellation 2019.07 2019.07 GIP Cale Tray & Tranking Insellation 2019.07 2019.07 2019.07 Cale Tray & Tranking Insellation 2019.07 2019.07 2019.07 2019.07 Cale Tray & Tranking Insellation 2019.07 2019.07 2019.07 2019.07 Cale Tray & Tranking Insellation 2019.07 2019.07 2019.07 2019.07 Cale Tray & Tranking Insellation 2019.07 2019.07 2019.07 2019.07 Cale Tray & Tranking Insellation 2019.07 2019.07 2019.04 2019.04 Cale Tray & Tranking Insellation 2019.07 2019.04 2019.04 2019.04 Luminetric Statilition 2019.07 2019.04 2019.04 2019.04 Laminetric Statilition 2019.04 2019.04 2019.04 2019.04 Laminetric Insellation 2019.05 2019.04 2019.05 2019.04</td><td>EV Institution 2019/20 <td< td=""><td>Cabe Wring 201920 201920 201920 EL V Installation 201920 201920 201920 201920 EL V Installation 201920 201920 201920 201920 Colle Tray & Trunking Installation 201920 201920 201920 201920 Colle Tray & Trunking Installation 201920 201920 201920 201920 Colle Tray & Trunking Installation 201920 201920 201920 201920 Cabe Tray & Trunking Installation 201920 201920 201920 201920 Luministic stabilition 201920 201920 201920 201920 201920 Cabe Tray & Trunking Installation 201920 201920 201920 201920 201920 Cabe Tray & Trunking Installation 201924</td><td>Image: Code triangliable 2019/17 2019/25 2019/25 2019/25 Image: Code triangliable 2019/25 2019/25 2019/25 2019/25 2019/25 Image: Code triangliable 2019/25 2019/25 2019/25 2019/25 2019/25 2019/25 2019/25 2019/25 2019/25 2019/26 2019/25 2019/26 2019/25 2019/26<!--</td--><td>Cheir Tays & Transing Istallation 2019/7 2019/7 2019/7 Code Trays & Transing Istallation 2019/7 2019/7 2019/7 2019/7 Code Wring 2019/7 2019/7 2019/7 2019/7 2019/7 Code Wring Calle Wring 2019/7 2019/7 2019/7 2019/7 2019/7 2019/7 Code Wring Calle Tray & Transitetion 2019/7 2019/7 2019/7 2019/7 2019/7 2019/7 2019/7 2019/7 2019/7 2019/7 2019/7 2019/7 2019/7 2019/7 2019/7 2019/7
2019/7 2019/7</td></td></td<></td></t<><td>LOR 2019/17 20</td></td></td> | GPF 2019/24 2019/24 2019/24 2019/24 Image: Conduct insettletion 2019/24 2019/24 2019/25 Image: Conduct insettletion 2019/24 2019/25 2019/24 2019/25 Image: Conduct insettletion 2019/24 2019/26 2019/25 2019/26 2019/27 2019/26 2019/26 2019/26 2019/26 2019/27 2019/26 2019/27 2019/26 2019/27 2019/26 2019/26 2019/26 2019/26 <td>GP Electrical Appliances Installation 2019/20 2019/20 GP Cable Tray & Trunking Installation 2019/20 2019/24 2019/24 GP Cable Wring 2019/26 2019/26 2019/24 2019/26 Cable Wring 2019/26 2019/26 2019/26 2019/26 2019/26 Cable Wring Cable Wring 2019/26 2019/26 2019/26 2019/26 DF Cable Wring 2019/26 2019/26 2019/26 2019/27 DF Cable Wring 2019/26 2019/26 2019/27 2019/26 Cable Wring Cable Wring 2019/26 2019/27 2019/27 2019/27 DF Cable Tray & Trunking Installation 2019/27 2019/47 2019/47 2019/47 DF Cable Wring Laminetinstallation 2019/27 2019/47 2019/47 DF Cable Wring Laminetinstallation 2019/47 2019/47 2019/47 DF Cable Wring Laminetinstallation 2019/57 2019/48 <t< td=""><td>Laminaires hesellation 2019.06 2019.07 GIP Cale Tray & Tranking Insellation 2019.07 2019.07 GIP Cale Tray & Tranking Insellation 2019.07 2019.07 GIP Cale Tray & Tranking Insellation 2019.07 2019.07 2019.07 Cale Tray & Tranking Insellation 2019.07 2019.07 2019.07 2019.07 Cale Tray & Tranking Insellation 2019.07 2019.07 2019.07 2019.07 Cale Tray & Tranking Insellation 2019.07 2019.07 2019.07 2019.07 Cale Tray & Tranking Insellation 2019.07 2019.07 2019.07 2019.07 Cale Tray & Tranking Insellation 2019.07 2019.07 2019.04 2019.04 Cale Tray & Tranking Insellation 2019.07 2019.04 2019.04 2019.04 Luminetric Statilition 2019.07 2019.04 2019.04 2019.04 Laminetric Statilition 2019.04 2019.04 2019.04 2019.04 Laminetric Insellation 2019.05 2019.04 2019.05 2019.04</td><td>EV Institution 2019/20 <td< td=""><td>Cabe Wring 201920 201920 201920 EL V Installation 201920 201920 201920 201920 EL V Installation 201920 201920 201920 201920 Colle Tray & Trunking Installation 201920 201920 201920 201920 Colle Tray & Trunking Installation 201920 201920 201920 201920 Colle Tray & Trunking Installation 201920 201920 201920 201920 Cabe Tray & Trunking Installation 201920 201920 201920 201920 Luministic stabilition 201920 201920 201920 201920 201920 Cabe Tray & Trunking Installation 201920 201920 201920 201920 201920 Cabe Tray & Trunking Installation 201924</td><td>Image: Code triangliable 2019/17 2019/25 2019/25 2019/25 Image: Code triangliable 2019/25 2019/25 2019/25 2019/25 2019/25 Image: Code triangliable 2019/25 2019/25 2019/25 2019/25 2019/25 2019/25 2019/25 2019/25 2019/25 2019/26 2019/25 2019/26 2019/25 2019/26<!--</td--><td>Cheir Tays & Transing Istallation 2019/7 2019/7 2019/7 Code Trays & Transing Istallation 2019/7 2019/7 2019/7 2019/7 Code Wring 2019/7 2019/7 2019/7 2019/7 2019/7 Code Wring Calle Wring 2019/7 2019/7
 2019/7 2019/7 2019/7 2019/7 Code Wring Calle Tray & Transitetion 2019/7</td></td></td<></td></t<><td>LOR 2019/17 20</td></td> | GP Electrical Appliances Installation 2019/20 2019/20 GP Cable Tray & Trunking Installation 2019/20 2019/24 2019/24 GP Cable Wring 2019/26 2019/26 2019/24 2019/26 Cable Wring 2019/26 2019/26 2019/26 2019/26 2019/26 Cable Wring Cable Wring 2019/26 2019/26 2019/26 2019/26 DF Cable Wring 2019/26 2019/26 2019/26 2019/27 DF Cable Wring 2019/26 2019/26 2019/27 2019/26 Cable Wring Cable Wring 2019/26 2019/27 2019/27 2019/27 DF Cable Tray & Trunking Installation 2019/27 2019/47 2019/47 2019/47 DF Cable Wring Laminetinstallation 2019/27 2019/47 2019/47 DF Cable Wring Laminetinstallation 2019/47 2019/47 2019/47 DF Cable Wring Laminetinstallation 2019/57 2019/48 <t< td=""><td>Laminaires hesellation 2019.06 2019.07 GIP Cale Tray & Tranking Insellation 2019.07 2019.07 GIP Cale Tray & Tranking Insellation 2019.07 2019.07 GIP Cale Tray & Tranking Insellation 2019.07 2019.07 2019.07 Cale Tray & Tranking Insellation 2019.07 2019.07 2019.07 2019.07 Cale Tray & Tranking Insellation 2019.07 2019.07 2019.07 2019.07 Cale Tray & Tranking Insellation 2019.07 2019.07 2019.07 2019.07 Cale Tray & Tranking Insellation 2019.07 2019.07 2019.07 2019.07 Cale Tray & Tranking Insellation 2019.07 2019.07 2019.04 2019.04 Cale Tray & Tranking Insellation 2019.07 2019.04 2019.04 2019.04 Luminetric Statilition 2019.07 2019.04 2019.04 2019.04 Laminetric Statilition 2019.04 2019.04 2019.04 2019.04 Laminetric Insellation 2019.05 2019.04 2019.05 2019.04</td><td>EV Institution 2019/20 <td< td=""><td>Cabe Wring 201920 201920 201920 EL V Installation 201920 201920 201920 201920 EL V Installation 201920 201920 201920 201920 Colle Tray & Trunking Installation 201920 201920 201920 201920 Colle Tray & Trunking Installation 201920 201920 201920 201920 Colle Tray & Trunking Installation 201920 201920 201920 201920 Cabe Tray & Trunking Installation 201920 201920 201920 201920 Luministic stabilition 201920 201920 201920 201920 201920 Cabe Tray & Trunking Installation 201920 201920 201920 201920 201920 Cabe Tray & Trunking Installation 201924</td><td>Image: Code triangliable 2019/17 2019/25 2019/25 2019/25 Image: Code triangliable 2019/25 2019/25 2019/25 2019/25 2019/25 Image: Code triangliable 2019/25 2019/25 2019/25 2019/25 2019/25 2019/25 2019/25 2019/25 2019/25 2019/26 2019/25 2019/26 2019/25 2019/26<!--</td--><td>Cheir Tays & Transing Istallation 2019/7 2019/7 2019/7 Code Trays & Transing Istallation 2019/7 2019/7 2019/7 2019/7 Code Wring 2019/7 2019/7 2019/7 2019/7 2019/7 Code Wring Calle Wring 2019/7 2019/7 2019/7 2019/7 2019/7 2019/7 Code Wring Calle Tray & Transitetion 2019/7</td></td></td<></td></t<> <td>LOR
 2019/17 20</td> | Laminaires hesellation 2019.06 2019.07 GIP Cale Tray & Tranking Insellation 2019.07 2019.07 GIP Cale Tray & Tranking Insellation 2019.07 2019.07 GIP Cale Tray & Tranking Insellation 2019.07 2019.07 2019.07 Cale Tray & Tranking Insellation 2019.07 2019.07 2019.07 2019.07 Cale Tray & Tranking Insellation 2019.07 2019.07 2019.07 2019.07 Cale Tray & Tranking Insellation 2019.07 2019.07 2019.07 2019.07 Cale Tray & Tranking Insellation 2019.07 2019.07 2019.07 2019.07 Cale Tray & Tranking Insellation 2019.07 2019.07 2019.04 2019.04 Cale Tray & Tranking Insellation 2019.07 2019.04 2019.04 2019.04 Luminetric Statilition 2019.07 2019.04 2019.04 2019.04 Laminetric Statilition 2019.04 2019.04 2019.04 2019.04 Laminetric Insellation 2019.05 2019.04 2019.05 2019.04 | EV Institution 2019/20 <td< td=""><td>Cabe Wring 201920 201920 201920 EL V Installation 201920 201920 201920 201920 EL V Installation 201920 201920 201920 201920 Colle Tray & Trunking Installation 201920 201920 201920 201920 Colle Tray & Trunking Installation 201920 201920 201920 201920 Colle Tray & Trunking Installation 201920 201920 201920 201920 Cabe Tray & Trunking Installation 201920 201920 201920 201920 Luministic stabilition 201920 201920 201920 201920 201920 Cabe Tray & Trunking Installation 201920 201920 201920 201920 201920 Cabe Tray & Trunking Installation 201924</td><td>Image: Code triangliable 2019/17 2019/25 2019/25 2019/25 Image: Code triangliable 2019/25 2019/25 2019/25 2019/25 2019/25 Image: Code triangliable 2019/25 2019/25 2019/25 2019/25 2019/25 2019/25 2019/25 2019/25 2019/25 2019/26 2019/25 2019/26 2019/25 2019/26<!--</td--><td>Cheir Tays & Transing Istallation 2019/7 2019/7 2019/7 Code Trays & Transing Istallation 2019/7 2019/7 2019/7 2019/7 Code Wring 2019/7 2019/7 2019/7 2019/7 2019/7 Code Wring Calle Wring 2019/7 2019/7 2019/7 2019/7 2019/7 2019/7 Code Wring Calle Tray & Transitetion 2019/7</td></td></td<> | Cabe Wring 201920 201920 201920 EL V Installation 201920 201920 201920 201920 EL V Installation 201920 201920 201920 201920 Colle Tray & Trunking Installation 201920 201920 201920 201920 Colle Tray & Trunking Installation 201920 201920 201920 201920 Colle Tray & Trunking Installation 201920 201920 201920 201920 Cabe Tray & Trunking Installation 201920 201920 201920 201920 Luministic stabilition 201920 201920 201920 201920 201920 Cabe Tray & Trunking Installation 201920 201920 201920 201920 201920 Cabe Tray & Trunking Installation 201924 | Image: Code triangliable 2019/17 2019/25 2019/25 2019/25 Image: Code triangliable 2019/25 2019/25 2019/25 2019/25 2019/25 Image: Code triangliable 2019/25 2019/25 2019/25 2019/25 2019/25 2019/25 2019/25 2019/25 2019/25 2019/26 2019/25 2019/26 2019/25 2019/26
2019/26 2019/26 2019/26 2019/26 2019/26 2019/26 2019/26 2019/26 2019/26 2019/26 2019/26 2019/26 2019/26 2019/26 2019/26 2019/26 2019/26 2019/26 2019/26 </td <td>Cheir Tays & Transing Istallation 2019/7 2019/7 2019/7 Code Trays & Transing Istallation 2019/7 2019/7 2019/7 2019/7 Code Wring 2019/7 2019/7 2019/7 2019/7 2019/7 Code Wring Calle Wring 2019/7 2019/7 2019/7 2019/7 2019/7 2019/7 Code Wring Calle Tray & Transitetion 2019/7</td> | Cheir Tays & Transing Istallation 2019/7 2019/7 2019/7 Code Trays & Transing Istallation 2019/7 2019/7 2019/7 2019/7 Code Wring 2019/7 2019/7 2019/7 2019/7 2019/7 Code Wring Calle Wring 2019/7 2019/7 2019/7 2019/7 2019/7 2019/7 Code Wring Calle Tray & Transitetion 2019/7 | LOR 2019/17 20 |



Appendix C Construction Programme



APP' NAL	0										285		100					382	38]					377			認知福
N it)	- 1									1		16		=	-		R	-	F			7			0	
	分割	征務	-							Project Completion Date		Issuance of Completion Certificate		Inspection for SCICU	Issuance of Fire Certificate	Fire Service (PS) Inspection	Submission of Form 501 and 314	Lift (Issuance of use permit)	Lift Inspection by EMSD	Inspection for Water Certificate issuance (F.S. & Follaule Water)		WSD Submission of WWO46 Part IV (Portable Water & F.S.)	WSD Submission of WWO45 Part I & II (Portable Water & F.S.)	Statutory Inspections and Licensing Issuance	Lift car installation work (任務名稱
												CARE					14			e issuance (r.s. & rottable wat	I I I P P P I I I I VI/1	Part (V (Portable Water & F.S.)	Part I & II (Portable Water & F.	Issuance	Lift car installation work (including Form 5 submission)		
	網要 專案摘要報告	動浸渍																		ci.)			S)				
	11	•																									
	→ 期限	外部任務								01/211/2102	911011010	01100100	81/01/01/00	2019/11/18	2019/10/30	2019/10/16	17/8/6/02	2019/10/50	T/D1/VII/V	NO KON AND	08/04/01	2019/8/13	2018/7/30	2018/7/30	2019/4/18		国际时期
	() ()	2								011/11/2102	21/01/06	20170100100	81/01/04/02	81/11/6103	2019/10/30	01/01/61/02	2010/01/1	2012/10/20	~1010/04	2010/10/10/	UP/0/0/00	2019/8/13	2018/7/30	2019/12/18	21/8/6102		元成时间
																-											Arkin?



Event	Action
	Air Quality
Action Level	 Step 1 Identify source and check monitoring data and working method. Step 2 Notify IEC, Beam Consultant and Architectural Consultant to discuss and implement remedial action; Rectify any unacceptable practice; Amend working methods if appropriate; If exceedance continues, commence additional monitoring. Step 3 Report the results of investigation to IEC, Beam Consultant and Architectural Consultant and notify them following correction of the situation; Cease additional monitoring if exceedance stops.
Limit Level	 Step 1 Identify source and check monitoring data and working method; Notify IEC, Beam Consultant and Architectural Consultant check monitoring data working methods; Repeat measurement to confirm finding; If exceedance continues, commence additional monitoring. Step 2 Take immediate action to avoid further exceedance; Submit proposal for remedial actions to clients/project manager within 3 working days; Implement the agreed proposal; If exceedance continues, amend and resubmit the proposal.
	 Notify IEC, Beam Consultant and Architectural Consultant following correction of the situation; Submit proposal for remedial actions to clients/project manager within 3 working days; Cease additional monitoring if exceedance stops.

Conversion of the Former French Mission Building for Accommodation Use by Law-related Organisations and Related Purposes 9th Monthly Audit Report (March 2019)

Appendix D **Event and Action Plan**



Event	Action
	Noise
Action Level	 Contractor Environmental Officer Identify source; Repeat measurement to confirm findings; Notify IEC, Beam Consultant and Architectural Consultant site agent of exceedance carry out investigation; Increase monitoring frequency to check mitigation effectiveness. Contractor Site Agent Notify IEC, Beam Consultant and Architectural Consultant identification of the exceedance; Submit noise mitigation proposals to Beam Consultant and Architectural Consultant; Implement agreed noise mitigation proposals within time scale agreed with IEC, Beam Consultant and Architectural Consultant If exceedance continues, commence additional monitoring.
	 Require Contractor to propose remedial measures; Ensure remedial measures are properly implemented; Assess the effectiveness of mitigation measure.
	 Environmental Officer Identify source; Repeat measurement to confirm findings; Notify Beam Consultant and Architectural Consultant and site agent of exceedance carry out investigation; Increase monitoring frequency; Assess effectiveness of remedial actions and keep site agent informed of results; Commence additional monitoring; If exceedance continues, commence additional monitoring. Contractor Site Agent
Limit Level	 Notify IEC, Beam Consultant and Architectural Consultant of exceedance; Take immediate action to avoid further exceedance; Implement agreed noise mitigation proposals within time scale agreed with IEC, Beam Consultant and Architectural Consultant; If exceedance continues, commence additional monitoring; Submit investigation report concerning exceedance within 3 working days to client; Submit proposals for remedial actions to Client; Implement agreed proposals within the time scale as agreed with client; Stop the relevant portion of works until exceedance is abated. ArchSD Require Contractor to propose mitigation measures for analysed noise problem; If exceedance continues, arrange meeting with Contractor to determine what to determine what portion of work is responsible for the exceedance;

ct Contractor to stop that portion of work if no other mitigation measures can be implemented until the exceedance is abated.