

**Contract No. GE/2013/35  
Landslip Prevention and Mitigation Programme, 2012, Package A  
Landslip Prevention and Mitigation Works**

**Landslip Prevention and Mitigation Works at Feature Nos. 11SW-A/R94 and 11SW-A/FR218, Caine Lane, Mid-Levels**

**Monthly EM&A Report for April 2017**

**AECOM Asia Co. Ltd.**

---

**Table of Contents**

	<b>Page</b>
<b>EXECUTIVE SUMMARY .....</b>	<b>3</b>
<b>1 INTRODUCTION .....</b>	<b>4</b>
1.1 Purpose of the Report.....	4
1.2 Report Structure .....	4
<b>2 PROJECT INFORMATION .....</b>	<b>5</b>
2.1 Background .....	5
2.2 Site Description .....	5
2.3 Construction Programme and Activities.....	6
2.4 Project Personnel .....	6
2.5 Status of Environmental Licences, Notification and Permits .....	7
<b>3 IMPLEMENTATION STATUS OF ENVIRONMENTAL MITIGATION MEASURES .....</b>	<b>8</b>
<b>4 MONITORING RESULTS .....</b>	<b>9</b>
4.1 Waste Management .....	9
4.2 Noise Management .....	9
4.3 Cultural Heritage Management.....	9
<b>5 ENVIRONMENTAL SITE INSPECTION AND AUDIT .....</b>	<b>10</b>
<b>6 ENVIRONMENTAL NON-CONFORMANCE .....</b>	<b>11</b>
6.1 Summary of Environmental Non-Compliance .....	11
6.2 Summary of Environmental Complaints .....	11
6.3 Summary of Environmental Summon and Successful Prosecutions .....	11
<b>7 FUTURE KEY ISSUES .....</b>	<b>12</b>
7.1 Construction Programme for the Coming Month .....	12
<b>8 CONCLUSIONS AND RECOMMENDATIONS .....</b>	<b>13</b>
8.1 Conclusions .....	13
8.2 Recommendations .....	13
<b>9 ADJUSTMENT .....</b>	<b>14</b>

### **List of Tables**

Table 2.1	Contact Information of Key Personnel
Table 2.2	Status of Environmental Licenses, Notifications and Permits
Table 3.1	Status of Required Submission under Environmental Permit
Table 5.1	Observations and Recommendations of Site Audit

### **List of Appendices**

Appendix A	Construction Programme
Appendix B	Environmental Mitigation Implementation Schedule
Appendix C	Record of Disposal
Appendix D	IEC Site Audit Checklist
Appendix E	Adjustment of PME

## EXECUTIVE SUMMARY

The Project comprises two slopes which respectively located at the south of the Hong Kong Museum of Medical Sciences (HKMMS) and the northwest of HKMMS, Caine Lane, Mid-levels.

The Consultants, which was engaged by the Geotechnical Engineering Office (GEO) of CEDD, would carry out the design and construction supervision of the Project. The Hong Kong Museum of Medical Science Society (HKMMS Society) would be responsible for routine maintenance of the completed works.

The EM&A programme commenced on 5 April 2017.

This report documents the findings of EM&A works conducted in the period between 5 and 30 April 2017. As informed by the Contractor, major activities in the reporting period were:

Location	Site Activities
11SW-A/R94	<ul style="list-style-type: none"> <li>- Temporary removal of the existing masonry stone facing</li> <li>- Drilling of soil nail holes by coring machine</li> <li>- Fixing and installation of soil nail bars</li> <li>- Grouting of soil nails</li> </ul>
11SW-A/FR218	<ul style="list-style-type: none"> <li>- Pit by pit excavation</li> <li>- Laying of blinding at the bottom of the excavated pits</li> <li>- Installation of dowel bars at the back of the existing masonry wall</li> <li>- Backfilling of the excavated pits by concrete</li> <li>- Backfilling of top soil</li> </ul>

### Complaint, Notification of Summons and Successful Prosecution

No environmental complaint and no notification of summons and successful prosecution were received in the reporting month.

### Reporting Changes

There was no reporting change in the reporting month.

### Future Key Issues

Key issues to be considered in the coming month included:-

Location	Site Activities
11SW-A/R94	<ul style="list-style-type: none"> <li>- Drilling of soil nail holes by coring machine</li> <li>- Fixing and installation of soil nail bars</li> <li>- Grouting of soil nails</li> </ul>
11SW-A/FR218	<ul style="list-style-type: none"> <li>- Pit by pit excavation</li> <li>- Laying of blinding at the bottom of the excavated pits</li> <li>- Installation of dowel bars at the back of the existing masonry wall</li> <li>- Backfilling of the excavated pits by concrete</li> <li>- Backfilling of top soil</li> </ul>

Potential environmental impacts arising from the above construction activities are mainly associated with construction dust, construction noise, water quality and waste management.

## **1 INTRODUCTION**

### **1.1 Purpose of the Report**

1.1.1 This is the seventh monthly EM&A Report which summaries audit findings for the Project during the reporting period between 5 and 30 April 2017.

### **1.2 Report Structure**

1.2.1 This monthly EM&A Report is organized as follows:

Section 1: Introduction

Section 2: Project Information

Section 3: Implementation Status of Environmental Mitigation Measures

Section 4: Monitoring Results

Section 5: Environmental Site Inspection and Audit

Section 6: Environmental Non-conformance

Section 7: Future Key Issues

Section 8: Conclusions and Recommendations

Section 9: Adjustment

## 2 PROJECT INFORMATION

### 2.1 Background

2.1.1 The Project comprises Feature Nos. 11SW-A/R94 and 11SW-A/FR218 which respectively located at the south of the Hong Kong Museum of Medical Sciences (HKMMS) and the northwest of HKMMS, Caine Lane, Mid-levels. They are located within a "Government, Institution or Community" (G/IC) zone on the Sai Ying Pun & Sheung Wan Outline Zoning Plan (OZP) No. S/H3/29. The location of the Project is shown in Project Profile plan.

2.1.2 The Project Profile (PP) for the above features (Register No.: PP-541/2016) was submitted on 20 June 2016 under the Environmental Impact Assessment Ordinance (EIAO). Following the submitted PP, the Director of Environmental Protection (DEP)'s letter of permission to apply directly for environmental permit on 26 July 2016 (Ref.: DIR-250/2016). Environmental Permit (EP) (EP No. EP-520/2016) was granted on 8 August 2016, which covers Feature Nos. 11SW-A/R94 and 11SW-A/FR218.

### 2.2 Site Description

2.2.1 The main scope of works for the two features comprises the following as shown:

#### Feature no. 11SW-A/R94

- Temporary removal of the existing masonry stone facing
- Drilling of soil nail holes by coring machine
- Fixing and installation of soil nail bars
- Grouting of soil nails
- Construction of soil nail heads
- Reinstatement of the existing masonry stone facing

#### Feature no. 11SW-A/FR218

- Pit by pit excavation
- Laying of blinding at the bottom of the excavated pits
- Installation of dowel bars at the back of the existing masonry wall
- Backfilling of the excavated pits by concrete
- Backfilling of top soil
- Landscape works (planter wall, shrubs and hydroseeding)

## 2.3 Construction Programme and Activities

2.3.1 The major construction activities undertaken in the reporting month are summarised below:

Location	Site Activities
11SW-A/R94	<ul style="list-style-type: none"> <li>- Temporary removal of the existing masonry stone facing</li> <li>- Drilling of soil nail holes by coring machine</li> <li>- Fixing and installation of soil nail bars</li> <li>- Grouting of soil nails</li> <li>-</li> </ul>
11SW-A/FR218	<ul style="list-style-type: none"> <li>- Pit by pit excavation</li> <li>- Laying of blinding at the bottom of the excavated pits</li> <li>- Installation of dowel bars at the back of the existing masonry wall</li> <li>- Backfilling of the excavated pits by concrete</li> <li>- Backfilling of top soil</li> </ul>

2.3.2 The construction programme is presented in **Appendix A**.

## 2.4 Project Personnel

2.4.1 The key personnel contact names and numbers for the Project are summarized in **Table 2.1**.

**Table 2.1 Contact Information of Key Personnel**

<u>Party</u>	<u>Position</u>	<u>Name</u>	<u>Telephone</u>
AECOM Asia Co. Ltd.	IEC	Gigi Lam	3922 9000
AECOM Asia Co. Ltd.	Engineer Representative (ER)	Tommy Poon	5664 0767
Contractor - Geotech Engineering Ltd.	Project Manager	Danise Tang	9183 2621
	Site Agent	Francis Bao	6680 7070

**2.5 Status of Environmental Licences, Notification and Permits**

2.5.1 Relevant valid environmental licenses, permits and/or notifications on environmental protection for this Project in the reporting month are summarized in **Table 2.2**.

**Table 2.2 Status of Environmental Licenses, Notifications and Permits**

Permit / License No. / Notification/ Reference No.	Valid Period		Status	Remarks
	From	To		
<b><i>Environmental Permit</i></b>				
EP-520/2016	8-8-2016	-	Valid	-
<b><i>Billing Account for Construction Waste Disposal</i></b>				
701982721	30-4-2014	End of Project	Account Active	-



### 3 IMPLEMENTATION STATUS OF ENVIRONMENTAL MITIGATION MEASURES

The Contractor has implemented environmental mitigation measures and requirements as stated in the PP and the EP. The implementation status of the environmental mitigation measures during the reporting period is summarized in **Appendix B**. Status of required submissions under the EP during the reporting period is summarised in **Table 3.1**.

**Table 3.1 Status of Required Submission under Environmental Permit**

<u>EP Condition</u>	<u>Submission</u>	<u>Submission Date</u>
Condition 3.2	Monthly Monitoring Report	12 May 2017

## **4 MONITORING RESULTS**

### **4.1 Waste Management**

- 4.1.1 C&D materials and wastes sorting were carried out on site. Receptacles were available for C&D wastes and general refuse collection.
- 4.1.2 As advised by the Contractor, 90.34 m<sup>3</sup> inert C&D material was generated in the reporting month. 0 m<sup>3</sup> of general refuse was generated in the reporting month. No paper/cardboard packaging material, metal or plastic was collected by recycling contractor in the reporting month. No inert C&D materials were reused on site.
- 4.1.3 The record of disposal is annexed in **Appendix C**.
- 4.1.4 The Contractor is advised to properly maintain on site C&D materials and wastes collection, sorting and recording system and maximize reuse / recycle of C&D materials and wastes. The Contractor is reminded to properly maintain the site tidiness and dispose of the wastes accumulated on site regularly and properly.
- 4.1.5 The total estimated quantities of C&D materials and wastes generated from both feature is revised as 310 m<sup>3</sup>.

### **4.2 Noise Management**

- 4.2.1 Noise mitigation measures, which mentioned in PP, have implemented.
- 4.2.2 Noise monitoring was conducted in every week at 6 Noise Sensitive Receiver which mentioned in PP. The results of the noise level have fully complied of the standard which mentioned in PP.

### **4.3 Cultural Heritage Management**

- 4.3.1 Ground settlement markers, tilting monitoring markers and vibration monitoring points were installed around the construction site.
- 4.3.2 Reading of the ground settlement, tilting monitoring and vibration monitoring were obtained at a daily interval. And, the reading of the above monitoring have fully complied of the standard which mentioned in PP.

## 5 ENVIRONMENTAL SITE INSPECTION AND AUDIT

### 5.1.1

Site inspections were carried out on a weekly basis to monitor the implementation of proper environmental pollution control and mitigation measures for the Project. A summary of the mitigation measures implementation schedule is provided in **Appendix B**.

### 5.1.2

In the reporting month, 4 joint site inspections with the IEC, ER and the Contractor were carried out on 7, 12, 20 and 28 April 2017. The IEC site audit checklists are provided in **Appendix D**. No non-compliance was recorded during the site inspections. Details of observations recorded during the site inspections are presented in **Table 5.1**.

**Table 5.1 Observations and Recommendations of Site Audit**

<u>Parameters</u>	<u>Date</u>	<u>Observations and Recommendations</u>	<u>Follow-up</u>
<b>Air Quality</b>	Nil	Nil	Nil
<b>Noise</b>	20 Apr 2017	● Reminder: Noise enclosures should be modified properly.	28 Apr 2017
<b>Water Quality</b>	Nil	Nil	Nil
<b>Waste</b>	Nil	Nil	Nil
<b>Cultural Heritage</b>	28 Apr 2017	● Reminder: Conduct the measurements daily and send the record to the IEC	5 May 2017
<b>Permits/ Licenses</b>	Nil	Nil	Nil

5.1.3 All the follow-up actions requested by IEC during the site inspection were undertaken as reported by the Contractor and confirmed into the following weekly site inspection conducted during the reporting period.

## **6 ENVIRONMENTAL NON-CONFORMANCE**

### **6.1 Summary of Environmental Non-Compliance**

6.1.1 No environmental non-compliance was recorded in the reporting month.

### **6.2 Summary of Environmental Complaints**

6.2.1 No environmental complaint was recorded in the reporting month.

### **6.3 Summary of Environmental Summon and Successful Prosecutions**

6.3.1 No environmental related prosecution or notification of summons was received in the reporting month.

## 7 FUTURE KEY ISSUES

### 7.2 Construction Programme for the Coming Month

7.2.1 Potential environmental impacts arising from the below construction activities are mainly associated with construction dust, construction noise, water quality and waste management.

Location	Site Activities
11SW-A/R94	<ul style="list-style-type: none"><li>- Drilling of soil nail holes by coring machine</li><li>- Fixing and installation of soil nail bars</li><li>- Grouting of soil nails</li></ul>
11SW-A/FR218	<ul style="list-style-type: none"><li>- Pit by pit excavation</li><li>- Laying of blinding at the bottom of the excavated pits</li><li>- Installation of dowel bars at the back of the existing masonry wall</li><li>- Backfilling of the excavated pits by concrete</li><li>- Backfilling of top soil</li></ul>

## 8 CONCLUSIONS AND RECOMMENDATIONS

### 8.1 Conclusions

- 8.1.1 4 nos. of environmental site inspections were carried out in April 2017. Recommendations on remedial actions were given to the Contractor for the deficiencies identified during the site audit.
- 8.1.2 Referring to the Contractor's information, no environmental complaint, notification of summons and successful prosecution was received in the reporting month.

### 8.2 Recommendations

- 8.2.1 According to the environmental site inspections performed in the reporting month, the following recommendations were provided:

#### Air Quality Impact

- No specific observation was identified in the reporting month.

#### Construction Noise Impact

- Modification of noise enclosure was recommended.

#### Water Quality Impact

- No specific observation was identified in the reporting month.

#### Waste Management

- No specific observation was identified in the reporting month.

#### Cultural Heritage

- All result/ record should be sent to IEC.

#### Permits/licenses

- No specific observation was identified in the reporting month.

## 9 ADJUSTMENT

- 9.1.1 A Letter of adjustment to the PME mentioned in the Project Profile was submitted to EPD (letter dated 13 Apr 2017). The "Adjustment" summary is attached in **Appendix D**. Any further adjustment to the PME list will be shown in the monthly report.

---

**Appendix A**


**Construction Programme**

---




**UPDATED WORKS PROGRAMME**

ID	Description	Quantity	Duration	Start	Finish
1	Feature No.11SW-A/FR218 Pathological Institute, Caine Lane, Mid-Levels		253 days	2016/8/29	2017/7/8
2	PRELIMINARY		178 days	2016/8/29	2017/4/3
3	Underground Utilities Detection & Topo Survey	1 item	20 days	2016/8/29	2016/9/21
4	Condition Survey	1 item	15 days	2016/9/22	2016/10/11
5	Awaiting for AMO's consent for commencement of works	1 item	35 days	2016/10/12	2016/11/21
6	Application of Temporary Traffic Arrangement (TTA) for Works Area & Loading Unloading Activities	1 item	80 days	2016/8/29	2016/12/2
7	Mobilization of Construction Plants and Materials	1 item	6 days	2016/12/3	2016/12/9
8	Protection Works	1 item	80 days	2016/12/10	2017/3/20
9	Erection of Hoarding and Project Signboard	70m & 1 no.	12 days	2017/3/21	2017/4/3
10	General Site Clearance and Clearance of Vegetation	160 sq.m.	12 days	2017/3/21	2017/4/3
11	Installation of Monitoring Points	10 nos.	3 days	2016/12/3	2016/12/6
12	<b>GEOTECHNICAL WORKS</b>		72 days	2017/4/5	2017/7/5
13	Pit Excavation and install shoring system	360 cu.m.	40 days	2017/4/5	2017/5/26
14	Install Dowel bars and Fixing steel reinforcement	42 nos. & 4 ton.	40 days	2017/4/11	2017/6/2
15	Backfilling with Mass Concrete	250 cu.m.	40 days	2017/4/20	2017/6/8
16	Construction for Planter Wall (1.55m(W) x 2.4m(D))	18m (L)	25 days	2017/5/22	2017/6/20
17	Filling of compacted fill	73.3 cu.m.	12 days	2017/6/21	2017/7/5
18	<b>MISCELLANEOUS</b>		15 days	2017/6/21	2017/7/8
19	Construction of concrete staircase	8.0m	8 days	2017/6/21	2017/6/29
20	Masonry Works for Wing Wall and Planter Wall	80.0 sq.m.	4 days	2017/6/30	2017/7/5
21	Hydroseeding & Planting Works	120.0 sq.m. & 960 nos	3 days	2017/7/6	2017/7/8
22	Reinstatement of Flood Light	1 item	3 days	2017/7/6	2017/7/8



**UPDATED WORKS PROGRAMME**

ID	Description	Quantity	Duration	Start	Finish
1	Feature No.11SW-A/R94 Hong Kong Museum of Medical Sciences, No.2 Caine Lane, Mid-Levels		247 days	2016/8/29	2017/6/30
2	PRELIMINARY		168 days	2016/8/29	2017/5/22
3	Underground Utilities Detection and Topo Survey	1 item	20 days	2016/8/29	2016/9/21
4	Condition Survey	1 item	15 days	2016/9/22	2016/10/11
5	Awaiting for AMO's consent for commencement of works	1 item	35 days	2016/10/12	2016/11/21
6	Application for Temporary Traffic Arrangement (TTA) for Caine Lane	1 item	10 days	2016/11/22	2016/12/2
7	Protection Works	1 item	88 days	2016/1/23	2017/3/22
8	Mobilization of Construction Plants and Materials	1 item	4 days	2016/1/23	2016/1/27
9	Erection of Hoarding and Project Signboard	100 m	4 days	2016/1/28	2016/1/28
10	General Site Clearance	60 sq.m.	4 days	2016/1/28	2016/1/28
11	Installation of Monitoring Points	3 nos	4 days	2016/1/28	2016/1/28
12	GEOTECHNICAL WORKS		75 days	2017/3/23	2017/6/26
13	Erection and modification of Base Scaffolding and Temporary Working Platform	1 item	50 days	2017/3/23	2017/5/26
14	Take up and store existing Masonry Stones	150 sq.m.	45 days	2017/4/5	2017/6/2
15	Soil Nailing Works	64 nos.	50 days	2017/4/11	2017/6/14
16	Installation of Raking Drains	4 nos.	6 days	2017/6/15	2017/6/21
17	Construction of Soil Nail Heads	62 m.	45 days	2017/5/4	2017/6/26
18	MISCELLANEOUS		44 days	2017/5/10	2017/6/30
19	Reinstatement of Masonry Stones	150 sq.m.	44 days	2017/5/10	2017/6/30



---

## **Appendix B**

# **Environmental Mitigation Implementation Schedule**

---

**Appendix B Environmental Mitigation Implementation Schedule**

Potential Environmental Impacts	Proposed Mitigation Measures
<b>Air Quality</b>	
<ul style="list-style-type: none"> <li>Fugitive dust emissions from construction activities including site formation, drilling, and wind erosion of the excavated areas</li> </ul>	<ul style="list-style-type: none"> <li>Dust suppression measures as stipulated in the <i>Air Pollution Control (Construction Dust) Regulation (Cap. 311R) of Air Pollution Control Ordinance (APCO) (Cap. 311)</i></li> <li>Good site practices</li> </ul>
<b>Noise</b>	
<ul style="list-style-type: none"> <li>Construction noise from the use of powered mechanical equipment (PME) for the construction activities</li> </ul>	<ul style="list-style-type: none"> <li>Use of quieter PME</li> <li>Use of noise enclosure</li> <li>Use of movable noise barrier</li> <li>Use of noise insulating fabric for certain PME</li> <li>Good site practices</li> </ul>
<b>Water Quality</b>	
<ul style="list-style-type: none"> <li>Water pollution from uncontrolled surface runoff and erosion of exposed soil, earthworks and stockpiles during storm events</li> <li>Muddy water from construction activities such as dust suppression sprays, dewatering during excavation and washing of construction equipment</li> </ul>	<ul style="list-style-type: none"> <li>Good site practices as per <i>Professional Persons Environmental Consultative Committee Practice (ProPECC) Note PN 1/94 "Construction Site Drainage"</i></li> </ul>
<b>Waste Management</b>	
<ul style="list-style-type: none"> <li>Certain amount of C&amp;D materials from construction works</li> </ul>	<ul style="list-style-type: none"> <li>Good waste management plan, practices and waste reduction measures</li> <li>Disposal of C&amp;D materials should be managed in accordance with the <i>Development Bureau Technical Circular (Works) DEVB TC(W) No. 6/2010 "Trip Ticket System for Disposal of Construction &amp; Demolition Materials"</i>.</li> <li>Proper storage, collection and transportation to designated destination of waste, including C&amp;D materials, general refuse and chemical wastes</li> <li>On-site sorting of all C&amp;D materials to inert or non-inert</li> </ul>
<b>Ecology</b>	
<ul style="list-style-type: none"> <li>No adverse ecological impact is expected.</li> </ul>	<ul style="list-style-type: none"> <li>Not required</li> </ul>
<b>Cultural Heritage</b>	
<ul style="list-style-type: none"> <li>Indirect impact to the historic feature, such as extension of existing cracks on the structures within the Monument or the dislocation of the roof tiles on the Main Building and Annex Block, by ground-borne vibration from the use of PME</li> </ul>	<ul style="list-style-type: none"> <li>Conduct condition survey at the existing components of the Monument prior to the commencement of the construction work</li> <li>Provide protective measures to the structure of HKMMS subject to results of condition survey</li> <li>Provide tarpaulin curtain to protect the Annex Block during the construction phase</li> <li>Conduct detailed photographic and cartographic recording of Feature No. 11SW-A/FR218 to the satisfaction of AMO before the affected masonry work is temporarily removed for the slope works</li> <li>Install ground settlement markers, tilting monitoring markers and vibration monitoring points during the active construction period and</li> </ul>

	<p>obtain readings at a daily interval</p> <ul style="list-style-type: none"><li>● Operate drilling process manually under full-time supervision of experienced works supervisor at Feature No. 11SW-A/R94</li><li>● Reserve clearance distance between the proposed soil nails at Feature No. 11SW-A/R94 and the Annex Block (including the columns in front of the masonry wall)</li><li>● Reinstate the masonry wall of the Feature No. 11SW-A/R94 after the upgrading works</li><li>● Adopt Manual pit by pit excavation</li><li>● Adopt non-excavation type of hoardings at Feature No. 11SW-A/FR218</li></ul>
--	---

---

## **Appendix C**

### **Record of Disposal**

---

**Records of Disposal of INERT C & D Materials**

Month April year 2017

Division: GEO / CEDD

Form 28A

Contract No.: GE/2013/35

(Inert)

Contract Title: Landslip Prevention and Mitigation Programme, 2012, Package A, Landslip Prevention and Mitigation Works.

Site Location: 1) 11SW-A/FR218

Contractor: Geotech Engineering Limited.

DDF No. <sup>1</sup>	Date of Disposal	Disposal Site <sup>2</sup>	Vehicle Reg. No.	Time of Departure	Proportion of Truckload	Time of Disposal	Date of DDF & Receipt submitted by Contractor	Receipt No.	Late Return of DDF and/or Receipt	Vol. (m <sup>3</sup> )/ Wt. (t) (where applicable)	Total Vol. (m <sup>3</sup> )/ Wt.(t) (where applicable)
16898748	25/4/2017	CW-PFBP	CZ9006	09:55	3/4	10:23	27/4/2017	170040307	Nil	8.12 t	8.12 t
16898749	25/4/2017	CW-PFBP	CZ9006	11:30	3/4	12:06	27/4/2017	170035532	Nil	8.56 t	16.68 t
16898750	25/4/2017	CW-PFBP	CZ9006	13:40	3/4	14:20	27/4/2017	170040519	Nil	8.32 t	25.00 t
16898751	26/4/2017	CW-PFBP	CZ9006	09:15	3/4	09:52	28/4/2017	170040776	Nil	8.34 t	33.34 t
16898753	26/4/2017	CW-PFBP	CZ9006	14:20	3/4	15:00	28/4/2017	170041043	Nil	8.24 t	41.58 t
17220142	27/4/2017	CW-PFBP	CZ9006	11:15	3/4	12:08	29/4/2017	170041318	Nil	8.27 t	49.85 t
16898764	27/4/2017	CW-PFBP	CZ9006	15:15	3/4	16:14	29/4/2017	170041475	Nil	8.10 t	57.95 t
16898765	28/4/2017	CW-PFBP	CZ9006	14:40	3/4	15:29	4/5/2017	170041822	Nil	8.22 t	66.17 t
17220135	29/4/2017	CW-PFBP	CZ9006	10:35	3/4	11:19	4/5/2017	170042092	Nil	7.90 t	74.07 t
17220136	29/4/2017	CW-PFBP	CZ9006	13:35	3/4	14:17	4/5/2017	170042212	Nil	8.02 t	82.09 t

Submitted by: Geotech Engineering Limited.

Signature: \_\_\_\_\_

Name/Post: Cyrus Li / Safety Manager

Date: 4/5/2017





---

**Appendix D**

**IEC Site Audit Checklist**

---

**Project:** Landslip Prevention and Mitigation Works at Feature Nos. 11SW-A/R94 and 11SW-A/FR218, HKMMS, Caine Lane, Mid-Levels  
**Inspection Date:** 7 April 2017  
**Time:** 3:00pm  
**Inspection Area:**  
 Feature No. 11SW-A/R94  
 Feature No. 11SW-A/R218  
 HKMMS & its Annex Block

**Inspected by**  
**Client:** CEDD  
**ER:** AECOM  
**IEC:** AECOM  
**ET:** N/A  
**Contractor:** Geotech Engineering Ltd.

**PART A: GENERAL INFORMATION**

**Weather:**  Sunny  Fine  Cloudy  Rainy  
**Temperature:** ~ 25 °C  
**Humidity:**  High  Moderate  Low  
**Wind:**  Strong  Breeze  Light  Calm

**PART B: SITE AUDIT**

Not Obs.	Yes	No	Follow up	N/A	Photo/Remarks
----------	-----	----	-----------	-----	---------------

**Section 1: Water Quality**

1.01	Obtained an effluent discharge license.	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
1.02	Provision of sedimentation tank.	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.03	Channels, sandbags or bunds should be provided to direct surface run-off to sedimentation tanks.	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.04	Open stockpiles of construction materials on site should be covered with tarpaulin or similar fabric as necessary during rainstorms.	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.05	Good site practices should be adopted to remove rubbish and litter from construction site so as to prevent the rubbish and litter from spreading the site area. And, it would be cleaned the construction sites on a regular basis.	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.06	Manholes are adequately covered and temporarily sealed.	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.07	Some procedures and equipment for rainstorm protection are provided.	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.08	Measures to prevent leaked oil from entering the drainage system are provided.	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.09	Notices should be posted at conspicuous locations to remind the workers not to discharge any sewage or wastewater into the nearby environment.	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	

**Section 2: Air Quality**

2.01	Use of regular watering/tarpaulin, with coverage to reduce dust emissions from exposed site surfaces, particularly during dry weather.	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2.02	Use of frequent watering for particularly dusty static construction area.	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2.03	Dusty materials transported on trucks with tarpaulin covering to and from the site.	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2.04	Hoarding are not less than 2.4m tall provided at areas with public access.	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2.05	Public road around the site entrance should be kept clean and free from dust.	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2.06	Where possible, routing of vehicles and positioning of construction plant should be at the maximum possible distance from ASRs.	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2.07	Mechanical covers of all dump trucks entering or leaving the site are in good services conditions.	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2.08	Dark smoke emission from plant/equipment should be avoided.	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2.09	De-bagging, batching and mixing processes are carried out in sheltered areas during the use of bagged cement.	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	

	Not Obs.	Yes	No	Follow up	N/A	Photo/ Remarks
<b>Section 3: Noise</b>						
3.01		<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
3.02		<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
3.03		<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	See Page 3
3.04	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
3.05	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
3.06	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
3.07	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
<b>Section 4: Waste/Chemical Management</b>						
4.01	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.02	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.03	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.04	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.05	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.06	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.07	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
4.08	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.09	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.10	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
<b>Section 5: Landscape &amp; Visual</b>						
5.01	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
<b>Section 6: Culture Heritage</b>						
6.01	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
6.02	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	See Page 3
6.03	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
6.04	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
6.05	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
6.06	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	

Not Obs.	Yes	No	Follow up	N/A	Photo/ Remarks
----------	-----	----	-----------	-----	----------------

**Section 7: Others**

7.01 Are relevant Environmental Permits posted at all vehicle site entrances/exits or at a convenient location for public's information at all times?

**Remarks**

- Construction activities were suspended during site auditing.
- For Item 3.03, the noise enclosures should be properly covered.
- For Item 6.02, the updated location plan of ground settlement markers, tilting monitoring markers and vibration monitoring points should be provided to IEC for reference, while obtained readings at a daily interval should also be provided as soon as possible.


~~Client~~

ER


~~EMP/AEC~~

~~ET~~

Contractor

( )   
(Tommy Poon)

  
(Ms. Gigi Lam )

( )   
(Bao Ho Yin)

**IEC Site Audit Checklist**

**Project:** Landslip Prevention and Mitigation Works at Feature Nos. 11SW-A/R94 and 11SW-A/FR218, HKMMS, Caine Lane, Mid-Levels  
**Inspection Date:** 12 April 2017  
**Time:** 3:30 pm  
**Inspection Area:**  
 Feature No. 11SW-A/R94  
 Feature No. 11SW-A/R218  
 HKMMS & its Annex Block

**Inspected by**  
**Client:** CEDD  
**ER:** AECOM  
**IEC:** AECOM  
**ET:** N/A  
**Contractor:** Geotech Engineering Ltd.

**PART A: GENERAL INFORMATION**

**Weather:**  Sunny  Fine  Cloudy  Rainy  
**Temperature:** ~ 24 °C  
**Humidity:**  High  Moderate  Low  
**Wind:**  Strong  Breeze  Light  Calm

**PART B: SITE AUDIT**

Not Obs.	Yes	No	Follow up	N/A	Photo/Remarks
----------	-----	----	-----------	-----	---------------

**Section 1: Water Quality**

1.01	Obtained an effluent discharge license.	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
1.02	Provision of sedimentation tank.	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.03	Channels, sandbags or bunds should be provided to direct surface run-off to sedimentation tanks.	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.04	Open stockpiles of construction materials on site should be covered with tarpaulin or similar fabric as necessary during rainstorms.	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.05	Good site practices should be adopted to remove rubbish and litter from construction site so as to prevent the rubbish and litter from spreading the site area. And, it would be cleaned the construction sites on a regular basis.	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.06	Manholes are adequately covered and temporarily sealed.	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.07	Some procedures and equipment for rainstorm protection are provided.	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.08	Measures to prevent leaked oil from entering the drainage system are provided.	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.09	Notices should be posted at conspicuous locations to remind the workers not to discharge any sewage or wastewater into the nearby environment.	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	

**Section 2: Air Quality**

2.01	Use of regular watering/tarpaulin, with coverage to reduce dust emissions from exposed site surfaces, particularly during dry weather.	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2.02	Use of frequent watering for particularly dusty static construction area.	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2.03	Dusty materials transported on trucks with tarpaulin covering to and from the site.	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2.04	Hoarding are not less than 2.4m tall provided at areas with public access.	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2.05	Public road around the site entrance should be kept clean and free from dust.	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2.06	Where possible, routing of vehicles and positioning of construction plant should be at the maximum possible distance from ASRs.	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2.07	Mechanical covers of all dump trucks entering or leaving the site are in good services conditions.	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2.08	Dark smoke emission from plant/equipment should be avoided.	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2.09	De-bagging, batching and mixing processes are carried out in sheltered areas during the use of bagged cement.	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	

	Not Obs.	Yes	No	Follow up	N/A	Photo/Remarks	
<b>Section 3: Noise</b>							
3.01	All plants are well maintained and in good operating condition.	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
3.02	All the plants should be serviced regularly during the construction program.	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
3.03	Use of noise enclosure for static PME.	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	See Page 3
3.04	Use movable noise barrier only for feature no. 11SW-A/R94.	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
3.05	Use of noise Insulating fabric for certain PME (e.g. handheld electric saw and use in designated area with noise barrier).	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
3.06	Idle equipment should be turned off or throttled down.	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
3.07	Where possible, quieter PME should be used.	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
<b>Section 4: Waste/Chemical Management</b>							
4.01	Training of site personnel in site cleanliness and proper waste management.	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.02	Provision of sufficient waste disposal point and regular collection of waste.	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.03	Regular cleaning and maintenance for drainage systems.	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.04	Proper storage and site practices to minimize the potential for damage or contamination of construction materials.	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.05	Training should be provided to workers about the concepts of site cleanliness and appropriate waste management procedures, including waste reduction, reuse and recycle.	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.06	Waste should be handled and stores well to ensure secure containment, thus minimizing the potential of pollution.	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.07	Storage area should be provided with covers and, if necessary, water spraying system to prevent materials for wind-blown or being washed away.	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
4.08	The construction waste generated on-site would be transported to the designated disposal facilities managed by EPD or CEDD.	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.09	On-site sorting of all C&D materials to inert or non-inert.	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.10	The panels have hold legible red English words and Chinese characters "CHEMMICAL WASTE" "化學廢物" note less than 60mm high on a white background.	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
<b>Section 5: Landscape &amp; Visual</b>							
5.01	Temporary hoarding would be erected along the boundary of the works site to provide some screening effect to the surrounding sensitive receivers.	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
<b>Section 6: Culture Heritage</b>							
6.01	Provide tarpaulin curtain or similar materials to protect the Annex Block (Feature No. 11SW-A/R94) during the construction phase.	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
6.02	Install ground settlement makers, tilting monitor makers and vibration monitoring points during the active construction period and obtain readings at a daily interval.	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	See Page 3
6.03	Operate drilling process manually under full-time supervision of experienced works supervisor at Feature No. 11SW-A/R94.	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
6.04	Reserve clearance distance, 600mm, between the proposed soil nails at Feature No. 11SW-A/R94 and the Annex Block (including the columns in front of the masonry wall).	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
6.05	Adopt manual pit by pit excavation at Feature No. 11SW-A/FR218.	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
6.06	Adopt non-excavation type of hoardings at Feature No. 11SW-A/FR218 between the slope and main building.	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	

Not Obs.	Yes	No	Follow up	N/A	Photo/Remarks
----------	-----	----	-----------	-----	---------------

**Section 7: Others**

7.01 Are relevant Environmental Permits posted at all vehicle site entrances/exits or at a convenient location for public's information at all times?

Not Obs.  
  Yes  
  No  
  Follow up  
  N/A

**Remarks**

- Construction activities were suspended due to heavy rain.
- For Item 3.03, the noise enclosures were not properly covered, it should be further modified.
- For Item 6.02, the updated location plan of ground settlement markers, tilting monitoring markers and vibration monitoring points were still outstanding. The measured/recorded result should be provided for IEC's review as soon as possible.

~~Client~~

ER

~~ENR/IEC~~

~~ET~~

Contractor

(Tommy Pean)

(Ms. Gigi Lam)

(Bao Ho Yin)

**IEC Site Audit Checklist**

**Project:** Landslip Prevention and Mitigation Works at Feature Nos. 11SW-A/R94 and 11SW-A/FR218, HKMMS, Caine Lane, Mid-Levels  
**Inspection Date:** 20 April 2017  
**Time:** 3 pm  
**Inspection Area:**  
 Feature No. 11SW-A/R94  
 Feature No. 11SW-A/R218  
 HKMMS & its Annex Block

**Inspected by**  
**Client:** CEDD  
**ER:** AECOM  
**IEC:** AECOM  
**ET:** N/A  
**Contractor:** Geotech Engineering Ltd.

**PART A: GENERAL INFORMATION**

**Weather:**  Sunny  Fine  Cloudy  Rainy  
**Temperature:** ~ 26 °C  
**Humidity:**  High  Moderate  Low  
**Wind:**  Strong  Breeze  Light  Calm

**PART B: SITE AUDIT**

Not Obs.	Yes	No	Follow up	N/A	Photo/Remarks
----------	-----	----	-----------	-----	---------------

**Section 1: Water Quality**

1.01	Obtained an effluent discharge license.	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
1.02	Provision of sedimentation tank.	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.03	Channels, sandbags or bunds should be provided to direct surface run-off to sedimentation tanks.	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.04	Open stockpiles of construction materials on site should be covered with tarpaulin or similar fabric as necessary during rainstorms.	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.05	Good site practices should be adopted to remove rubbish and litter from construction site so as to prevent the rubbish and litter from spreading the site area. And, it would be cleaned the construction sites on a regular basis.	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.06	Manholes are adequately covered and temporarily sealed.	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.07	Some procedures and equipment for rainstorm protection are provided.	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.08	Measures to prevent leaked oil from entering the drainage system are provided.	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.09	Notices should be posted at conspicuous locations to remind the workers not to discharge any sewage or wastewater into the nearby environment.	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	

**Section 2: Air Quality**

2.01	Use of regular watering/tarpaulin, with coverage to reduce dust emissions from exposed site surfaces, particularly during dry weather.	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2.02	Use of frequent watering for particularly dusty static construction area.	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2.03	Dusty materials transported on trucks with tarpaulin covering to and from the site.	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2.04	Hoarding are not less than 2.4m tall provided at areas with public access.	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2.05	Public road around the site entrance should be kept clean and free from dust.	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2.06	Where possible, routing of vehicles and positioning of construction plant should be at the maximum possible distance from ASRs.	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2.07	Mechanical covers of all dump trucks entering or leaving the site are in good services conditions.	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2.08	Dark smoke emission from plant/equipment should be avoided.	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2.09	De-bagging, batching and mixing processes are carried out in sheltered areas during the use of bagged cement.	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	



	Not Obs.	Yes	No	Follow up	N/A	Photo/Remarks
<b>Section 3: Noise</b>						
3.01 All plants are well maintained and in good operating condition.	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
3.02 All the plants should be serviced regularly during the construction program.	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
3.03 Use of noise enclosure for static PME.	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	See Page 3
3.04 Use movable noise barrier only for feature no. 11SW-A/R94.	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
3.05 Use of noise Insulating fabric for certain PME (e.g. handheld electric saw and use in designated area with noise barrier).	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
3.06 Idle equipment should be turned off or throttled down.	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
3.07 Where possible, quieter PME should be used.	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
<b>Section 4: Waste/Chemical Management</b>						
4.01 Training of site personnel in site cleanliness and proper waste management.	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.02 Provision of sufficient waste disposal point and regular collection of waste.	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.03 Regular cleaning and maintenance for drainage systems.	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.04 Proper storage and site practices to minimize the potential for damage or contamination of construction materials.	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.05 Training should be provided to workers about the concepts of site cleanliness and appropriate waste management procedures, including waste reduction, reuse and recycle.	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.06 Waste should be handled and stored well to ensure secure containment, thus minimizing the potential of pollution.	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.07 Storage area should be provided with covers and, if necessary, water spraying system to prevent materials for wind-blown or being washed away.	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
4.08 The construction waste generated on-site would be transported to the designated disposal facilities managed by EPD or CEDD.	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.09 On-site sorting of all C&D materials to inert or non-inert.	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.10 The panels have hold legible red English words and Chinese characters "CHEMMICAL WASTE" "化學廢物" note less than 60mm high on a white background.	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
<b>Section 5: Landscape &amp; Visual</b>						
5.01 Temporary hoarding would be erected along the boundary of the works site to provide some screening effect to the surrounding sensitive receivers.	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
<b>Section 6: Culture Heritage</b>						
6.01 Provide tarpaulin curtain or similar materials to protect the Annex Block (Feature No. 11SW-A/R94) during the construction phase.	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
6.02 Install ground settlement makers, tilting monitor makers and vibration monitoring points during the active construction period and obtain readings at a daily interval.	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	See Page 3
6.03 Operate drilling process manually under full-time supervision of experienced works supervisor at Feature No. 11SW-A/R94.	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
6.04 Reserve clearance distance, 600mm, between the proposed soil nails at Feature No. 11SW-A/R94 and the Annex Block (including the columns in front of the masonry wall).	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
6.05 Adopt manual pit by pit excavation at Feature No. 11SW-A/FR218.	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
6.06 Adopt non-excavation type of hoardings at Feature No. 11SW-A/FR218 between the slope and main building.	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	

Not Obs.	Yes	No	Follow up	N/A	Photo/Remarks
----------	-----	----	-----------	-----	---------------

**Section 7: Others**

7.01 Are relevant Environmental Permits posted at all vehicle site entrances/exits or at a convenient location for public's information at all times?

Not Obs.  
  Yes  
  No  
  Follow up  
  N/A

**Remarks**

- Construction activities were suspended during site auditing.
- For Item 3.03, the noise enclosures should be further modified to provide better coverage.
- For Item 6.02, the updated location plan for the measurement/monitoring points as well as finding/measured result are still outstanding, please provide the result to IEC as soon as possible.

~~Client~~

ER

~~ENV/IEC~~

~~ET~~

Contractor

\_\_\_\_\_  
( Tommy Poon )

\_\_\_\_\_  
( Ms. Gigi Lam )

\_\_\_\_\_  
( Bao Ho Yin )

**IEC Site Audit Checklist**

**Project:** Landslip Prevention and Mitigation Works at Feature Nos. 11SW-A/R94 and 11SW-A/FR218, HKMMS, Caine Lane, Mid-Levels  
**Inspection Date:** 28 April 2017  
**Time:** 10 am  
**Inspection Area:**  Feature No. 11SW-A/R94  
 Feature No. 11SW-A/R218  
 HKMMS & its Annex Block

**Inspected by**  
**Client:** CEDD  
**ER:** AECOM  
**IEC:** AECOM  
**ET:** N/A  
**Contractor:** Geotech Engineering Ltd.

**PART A: GENERAL INFORMATION**

**Weather:**  Sunny  Fine  Cloudy  Rainy  
**Temperature:** ~ 22 °C  
**Humidity:**  High  Moderate  Low  
**Wind:**  Strong  Breeze  Light  Calm

**PART B: SITE AUDIT**

Not Obs.	Yes	No	Follow up	N/A	Photo/Remarks
----------	-----	----	-----------	-----	---------------

**Section 1: Water Quality**

1.01	Obtained an effluent discharge license.	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
1.02	Provision of sedimentation tank.	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.03	Channels, sandbags or bunds should be provided to direct surface run-off to sedimentation tanks.	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.04	Open stockpiles of construction materials on site should be covered with tarpaulin or similar fabric as necessary during rainstorms.	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.05	Good site practices should be adopted to remove rubbish and litter from construction site so as to prevent the rubbish and litter from spreading the site area. And, it is would be cleaned the construction sites on a regular basis.	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.06	Manholes are adequately covered and temporarily sealed.	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.07	Some procedures and equipment for rainstorm protection are provided.	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.08	Measures to prevent leaked oil from entering the drainage system are provided.	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.09	Notices should be posted at conspicuous locations to remind the workers not to discharge any sewage or wastewater into the nearby environment.	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	

**Section 2: Air Quality**

2.01	Use of regular watering/tarpaulin, with coverage to reduce dust emissions from exposed site surfaces, particularly during dry weather.	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2.02	Use of frequent watering for particularly dusty static construction area.	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2.03	Dusty materials transported on trucks with tarpaulin covering to and from the site.	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2.04	Hoarding are not less than 2.4m tall provided at areas with public access.	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2.05	Public road around the site entrance should be kept clean and free from dust.	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2.06	Where possible, routing of vehicles and positioning of construction plant should be at the maximum possible distance from ASRs.	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2.07	Mechanical covers of all dump trucks entering or leaving the site are in good services conditions.	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2.08	Dark smoke emission from plant/equipment should be avoided.	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2.09	De-bagging, batching and mixing processes are carried out in sheltered areas during the use of bagged cement.	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	

	Not Obs.	Yes	No	Follow up	N/A	Photo/Remarks
<b>Section 3: Noise</b>						
3.01	All plants are well maintained and in good operating condition.	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
3.02	All the plants should be serviced regularly during the construction program.	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
3.03	Use of noise enclosure for static PME.	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
3.04	Use movable noise barrier only for feature no. 11SW-A/R94.	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
3.05	Use of noise insulating fabric for certain PME (e.g. handheld electric saw and use in designated area with noise barrier).	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
3.06	Idle equipment should be turned off or throttled down.	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
3.07	Where possible, quieter PME should be used.	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>
<b>Section 4: Waste/Chemical Management</b>						
4.01	Training of site personnel in site cleanliness and proper waste management.	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
4.02	Provision of sufficient waste disposal point and regular collection of waste.	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
4.03	Regular cleaning and maintenance for drainage systems.	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
4.04	Proper storage and site practices to minimize the potential for damage or contamination of construction materials.	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
4.05	Training should be provided to workers about the concepts of site cleanliness and appropriate waste management procedures, including waste reduction, reuse and recycle.	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
4.06	Waste should be handled and stored well to ensure secure containment, thus minimizing the potential of pollution.	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
4.07	Storage area should be provided with covers and, if necessary, water spraying system to prevent materials for wind-blown or being washed away.	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>
4.08	The construction waste generated on-site would be transported to the designated disposal facilities managed by EPD or CEDD.	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
4.09	On-site sorting of all C&D materials to inert or non-inert.	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
4.10	The panels have hold legible red English words and Chinese characters "CHEMMICAL WASTE" "化學廢物" note less than 60mm high on a white background.	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>
<b>Section 5: Landscape &amp; Visual</b>						
5.01	Temporary hoarding would be erected along the boundary of the works site to provide some screening effect to the surrounding sensitive receivers.	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
<b>Section 6: Culture Heritage</b>						
6.01	Provide tarpaulin curtain or similar materials to protect the Annex Block (Feature No. 11SW-A/R94) during the construction phase.	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
6.02	Install ground settlement makers, tilting monitor makers and vibration monitoring points during the active construction period and obtain readings at a daily interval.	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
6.03	Operate drilling process manually under full-time supervision of experienced works supervisor at Feature No. 11SW-A/R94.	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
6.04	Reserve clearance distance, 600mm, between the proposed soil nails at Feature No. 11SW-A/R94 and the Annex Block (including the columns in front of the masonry wall).	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
6.05	Adopt manual pit by pit excavation at Feature No. 11SW-A/FR218.	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
6.06	Adopt non-excavation type of hoardings at Feature No. 11SW-A/FR218 between the slope and main building.	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>

Not Obs.	Yes	No	Follow up	N/A	Photo/Remarks
----------	-----	----	-----------	-----	---------------

**Section 7: Others**

7.01 Are relevant Environmental Permits posted at all vehicle site entrances/exits or at a convenient location for public's information at all times?

Not Obs.  
  Yes  
  No  
  Follow up  
  N/A

**Remarks**

- For Item 3.03, noise enclosure for plant equipment at feature no. 11SW-A/FR218 was modified. Similar modification of noise enclosure at feature no. 11SW-A/P94 should still require.

~~Client~~

ER

~~EMPO/IEC~~

~~ET~~

Contractor

( )

(Tommy Poon)

(Ms. Gigi Lam )

( )

Bao Ho Yin

---

**Appendix E**

**Adjustment of PME**

---

Proposed Construction Plant Inventory  
 Unmitigated Scenario  
 Feature No. 11SW-A/R94

1 Site clearance, UU detection and Preparation

Powered Mechanical Equipment	Ref. <sup>[1]</sup>	No. of items	SWL/item, dB(A)	On-time %	On-time Correction, dB(A)	Barrier Correction, dB(A)	Total SWL, dB(A)
Dump truck with grab, 5.5 tone < gross vehicle weight ≤ 38 tonne	OCNP	1	105	60%	2	0	103
<b>Total</b>							<b>103</b>

2 Initial survey and erection of hoarding

Powered Mechanical Equipment	Ref. <sup>[1]</sup>	No. of items	SWL/item, dB(A)	On-time %	On-time Correction, dB(A)	Barrier Correction, dB(A)	Total SWL, dB(A)
Generator	CNP101	1	108	80	1	0	107
Crane lorry, 5.5 tonne < gross vehicle weight ≤ 38 tonne	OCNP	1	105	60	2	0	103
Welding set	EIA Ref. 1	1	78	80	1	0	77
Water Pump (electric)	CNP281	1	88	10	10	0	78
<b>Total</b>							<b>108</b>

3 Ground investigation works

Powered Mechanical Equipment	Ref. <sup>[1]</sup>	No. of items	SWL/item, dB(A)	On-time %	On-time Correction, dB(A)	Barrier Correction, dB(A)	Total SWL, dB(A)
Generator	CNP101	1	108	80	1	0	107
Dump truck with grab, 5.5 tone < gross vehicle weight ≤ 38 tonne	OCNP	1	105	60	2	0	103
Breaker, hand-held, mass > 10kg and < 20kg	CNP024	1	108	80	1	0	107
Water Pump (electric)	CNP281	1	88	10	10	0	78
<b>Total</b>							<b>111</b>

4 Take off existing masonry stone facing

Powered Mechanical Equipment	Ref. <sup>[1]</sup>	No. of items	SWL/item, dB(A)	On-time %	On-time Correction, dB(A)	Barrier Correction, dB(A)	Total SWL, dB(A)
Generator	CNP101	1	108	100	0	0	108
Breaker, hand-held, mass > 10kg and < 20kg	CNP024	1	108	100	0	0	108
Water Pump (electric)	CNP281	1	88	10	10	0	78
<b>Total</b>							<b>111</b>

5 Installation of soil nails and raking drains

Powered Mechanical Equipment	Ref. <sup>[1]</sup>	No. of items	SWL/item, dB(A)	On-time %	On-time Correction, dB(A)	Barrier Correction, dB(A)	Total SWL, dB(A) <sup>[2]</sup>	
							Group 1	Group 2
Generator	CNP101	1	108	100	0	0	108	-
Crane lorry, 5.5 tonne < gross vehicle weight ≤ 38 tonne	OCNP	1	105	80	1	0	104	-
Dump truck with grab, 5.5 tone < gross vehicle weight ≤ 38 tonne	OCNP	1	105	80	1	0	104	-
Air compressor, air flow > 10m <sup>3</sup> /min and ≤ 30m <sup>3</sup> /min	CNP002	1	102	100	0	0	102	-
Drill rig, rotary type (diesel)	OCNP	1	110	100	0	0	110	-
Concrete lorry mixer	CNP044	1	109	80	1	0	-	108
Grout mixer	OCNP	1	90	100	0	0	90	-
Grout pump	OCNP	1	105	80	1	0	-	104
Water Pump (electric)	CNP281	1	88	10	10	0	78	78
<b>Total</b>							<b>114</b>	<b>109</b>
<b>Maximum</b>							<b>114</b>	

6 Construction of soil nail head

Powered Mechanical Equipment	Ref. <sup>[1]</sup>	No. of items	SWL/item, dB(A)	On-time %	On-time Correction, dB(A)	Barrier Correction, dB(A)	Total SWL, dB(A) <sup>[2]</sup>	
							Group 1	Group 2
Generator	CNP101	1	108	100	0	0	108	-
Crane lorry, 5.5 tonne < gross vehicle weight ≤ 38 tonne	OCNP	1	105	80	1	0	104	-
Dump truck with grab, 5.5 tonne < gross vehicle weight ≤ 38 tonne	OCNP	1	105	80	1	0	104	-
Air compressor, air flow > 10m <sup>3</sup> /min and ≤ 30m <sup>3</sup> /min	CNP002	1	102	100	0	0	102	-
Breaker, hand-held, mass > 10kg and < 20kg	CNP024	1	108	100	0	0	108	-
Concrete lorry mixer	CNP044	1	109	80	1	0	-	108
Grout mixer	OCNP	1	90	100	0	0	90	-
Grout pump	OCNP	1	105	80	1	0	-	104
Saw, circular, wood	CNP201	1	108	80	1	0	107	-
Water Pump (electric)	CNP281	1	88	10	10	0	78	78
							<b>Total</b>	<b>114</b>
							<b>Maximum</b>	<b>114</b>

7 Reinstatement of existing masonry stone facing

Powered Mechanical Equipment	Ref. <sup>[1]</sup>	No. of items	SWL/item, dB(A)	On-time %	On-time Correction, dB(A)	Barrier Correction, dB(A)	Total SWL, dB(A)	
Generator	CNP101	1	108	100	0	0	108	
Breaker, hand-held, mass > 10kg and < 20kg	CNP024	1	108	100	0	0	108	
Water Pump (electric)	CNP281	1	88	10	10	0	78	
							<b>Total</b>	<b>111</b>

8 Site clearance and dismantle of hoarding

Powered Mechanical Equipment	Ref. <sup>[1]</sup>	No. of items	SWL/item, dB(A)	On-time %	On-time Correction, dB(A)	Barrier Correction, dB(A)	Total SWL, dB(A)	
Generator	CNP101	1	108	100	0	0	108	
Crane lorry, 5.5 tonne < gross vehicle weight ≤ 38 tonne	OCNP	1	105	80	1	0	104	
Dump truck with grab, 5.5 tonne < gross vehicle weight ≤ 38 tonne	OCNP	1	105	80	1	0	104	
Welding set	EIA Ref. 1	1	78	100	0	0	78	
Water Pump (electric)	CNP281	1	88	10	10	0	78	
							<b>Total</b>	<b>111</b>

Notes:

- [1] CNP – Table 3, Technical Memorandum on Noise from Construction Work Other than Percussive Piling (GW-TM)  
 OCNP – Other PME documented by the Noise Control Authority  
 ([http://www.epd.gov.hk/epd/english/application\\_for\\_licences/guidance/files/OtherSWLe.pdf](http://www.epd.gov.hk/epd/english/application_for_licences/guidance/files/OtherSWLe.pdf))  
 EIA Ref. 1 – Approved Sheung Shui to Lok Ma Chau Spur Line Environmental Impact Assessment Report (Register No.: AEIAR-052/2002)
- [2] PME in different groups will not be in use concurrently. The group with higher SWL has been adopted in the assessment for the worst case scenario.



Proposed Construction Plant Inventory  
 Unmitigated Scenario  
 Feature No. 11SW-A/FR218

1 Site clearance, UU detection and Preparation

Powered Mechanical Equipment	Ref. <sup>[1]</sup>	No. of items	SWL/item, dB(A)	On-time %	On-time Correction, dB(A)	Barrier Correction, dB(A)	Total SWL, dB(A)
Dump truck with grab, 5.5 tone < gross vehicle weight ≤ 38 tonne	OCNP	1	105	60	2	0	103
<b>Total</b>							<b>103</b>

2 Initial survey and erection of hoarding

Powered Mechanical Equipment	Ref. <sup>[1]</sup>	No. of items	SWL/item, dB(A)	On-time %	On-time Correction, dB(A)	Barrier Correction, dB(A)	Total SWL, dB(A)
Generator	CNP101	1	108	80	1	0	107
Crane lorry, 5.5 tonne < gross vehicle weight ≤ 38 tonne	OCNP	1	105	60	2	0	103
Welding set	EIA Ref. 1	1	78	80	1	0	77
<b>Total</b>							<b>108</b>

3 Excavation works (Bay 1 & Bay 3)

3.1 PME will be in use in Bay 1 & Bay 3

Powered Mechanical Equipment	Ref. <sup>[1]</sup>	No. of items	SWL/item, dB(A)	On-time %	On-time Correction, dB(A)	Barrier Correction, dB(A)	Total SWL, dB(A)
Welding set	EIA Ref. 1	1	78	10	10	0	68
Breaker, hand-held, mass > 10kg and < 20kg	CNP024	1	108	10	10	0	98
Excavator	CNP081	1	112	20	7	0	105
Water Pump (electric)	CNP281	2	88	10	10	0	81
Winch (electric)	CNP262	2	95	50	3	0	95
<b>Total</b>							<b>106</b>

3.2 PME will operate at "area for bulky PME for works at Bay 1 to Bay 3" <sup>[3]</sup>

Powered Mechanical Equipment	Ref. <sup>[1]</sup>	No. of items	SWL/item, dB(A)	On-time %	On-time Correction, dB(A)	Barrier Correction, dB(A)	Total SWL, dB(A) <sup>[2]</sup>	
							Group 1	Group 2
Generator	CNP101	1	108	100	0	0	-	108
Crane lorry, 5.5 tonne < gross vehicle weight ≤ 38 tonne	OCNP	1	105	10	10	0	-	95
Saw, circular, wood	CNP201	1	108	10	10	0	-	98
Dump truck with grab, 5.5 tone < gross vehicle weight ≤ 38 tonne	OCNP	1	105	10	10	0	95	-
<b>Total</b>							<b>95</b>	<b>109</b>
<b>Maximum</b>							<b>109</b>	<b>109</b>

4 Installation of dowel bars and concrete works

Powered Mechanical Equipment	Ref. <sup>[1]</sup>	No. of items	SWL/item, dB(A)	On-time %	On-time Correction, dB(A)	Barrier Correction, dB(A)	Total SWL, dB(A) <sup>[2]</sup>	
							Group 1	Group 2
Generator	CNP101	1	108	80	1	0	107	-
Breaker, hand-held, mass > 10kg and < 20kg	CNP024	1	108	10	10	0	98	-
Concrete lorry mixer	CNP044	1	109	20	5	0	-	104
Saw, circular, wood	CNP201	1	108	10	10	0	98	-
Poker	CNP170	1	113	10	10	0	-	103
Concrete pump	CNP047	1	109	10	10	0	-	99
<b>Total</b>							<b>108</b>	<b>107</b>
<b>Maximum</b>							<b>108</b>	<b>108</b>

- 5 Pit by pit excavation works (Bay 2)  
5.1 PME will be in use in Bay 2

Powered Mechanical Equipment	Ref. <sup>[1]</sup>	No. of items	SWL/item, dB(A)	On-time %	On-time Correction, dB(A)	Barrier Correction, dB(A)	Total SWL, dB(A) <sup>[2]</sup>	
Welding set	EIA Ref. 1	1	78	10	10	0	68	
Breaker, hand-held, mass > 10kg and < 20kg	CNP024	1	103	10	10	0	98	
Excavator	CNP081	1	112	20	7	0	105	
Water Pump (electric)	CNP281	2	83	10	10	0	81	
Winch (electric)	CNP262	2	95	50	3	0	95	
<b>Total</b>							<b>106</b>	

- 5.2 PME will operate at "area for bulky PME for works at Bay 1 to Bay 3" <sup>[3]</sup>

Powered Mechanical Equipment	Ref. <sup>[1]</sup>	No. of items	SWL/item, dB(A)	On-time %	On-time Correction, dB(A)	Barrier Correction, dB(A)	Total SWL, dB(A) <sup>[2]</sup>	
							Group 1	Group 2
Generator	CNP101	1	108	100	0	0	-	108
Saw, circular, wood	CNP201	1	108	60	2	0	-	106
Crane lorry, 5.5 tonne < gross vehicle weight ≤ 38 tonne	OCNP	1	105	50	3	0	-	102
Dump truck with grab, 5.5 tone < gross vehicle weight ≤ 38 tonne	OCNP	1	105	80	1	0	104	-
<b>Total</b>							<b>104</b>	<b>111</b>
<b>Maximum</b>							<b>111</b>	

- 6 Installation of dowel bars and concrete works

Powered Mechanical Equipment	Ref. <sup>[1]</sup>	No. of items	SWL/item, dB(A)	On-time %	On-time Correction, dB(A)	Barrier Correction, dB(A)	Total SWL, dB(A) <sup>[2]</sup>	
							Group 1	Group 2
Generator	CNP101	1	108	80	1	0	107	-
Breaker, hand-held, mass > 10kg and < 20kg	CNP024	1	108	15	8	0	100	-
Concrete lorry mixer	CNP044	1	109	10	10	0	-	99
Saw, circular, wood	CNP201	1	108	50	3	0	105	-
Poker	CNP170	1	113	10	10	0	-	103
Concrete pump	CNP047	1	109	10	10	0	-	99
<b>Total</b>							<b>110</b>	<b>106</b>
<b>Maximum</b>							<b>110</b>	

- 7 Back filling of top soil

Powered Mechanical Equipment	Ref. <sup>[1]</sup>	No. of items	SWL/item, dB(A)	On-time %	On-time Correction, dB(A)	Barrier Correction, dB(A)	Total SWL, dB(A) <sup>[2]</sup>	
Generator	CNP101	1	108	100	0	0	108	
<b>Total</b>							<b>108</b>	

- 8 Construction of concrete staircase

Powered Mechanical Equipment	Ref. <sup>[1]</sup>	No. of items	SWL/item, dB(A)	On-time %	On-time Correction, dB(A)	Barrier Correction, dB(A)	Total SWL, dB(A) <sup>[2]</sup>	
							Group 1	Group 2
Generator	CNP101	1	108	100	0	0	-	108
Crane lorry, 5.5 tonne < gross vehicle weight ≤ 38 tonne	OCNP	1	105	80	1	0	-	104
Breaker, hand-held, mass > 10kg and < 20kg	CNP024	1	108	15	8	0	-	100
Concrete lorry mixer	CNP044	1	109	10	10	0	99	-
Saw, circular, wood	CNP201	1	108	80	1	0	107	-
<b>Total</b>							<b>108</b>	<b>110</b>
<b>Maximum</b>							<b>110</b>	

- 9 Landscape works

Powered Mechanical Equipment	Ref. <sup>[1]</sup>	No. of items	SWL/item, dB(A)	On-time %	On-time Correction, dB(A)	Barrier Correction, dB(A)	Total SWL, dB(A) <sup>[2]</sup>	
Generator	CNP101	1	108	100	0	0	108	
Crane lorry, 5.5 tonne < gross vehicle weight ≤ 38 tonne	OCNP	1	105	80	1	0	104	
<b>Total</b>							<b>109</b>	

10 Site clearance and dismantle of hoarding

Powered Mechanical Equipment	Ref. <sup>[1]</sup>	No. of items	SWL/item, dB(A)	On-time %	On-time Correction, dB(A)	Barrier Correction, dB(A)	Total SWL, dB(A)
Generator	CNP101	1	108	100	0	0	108
Crane lorry, 5.5 tonne < gross vehicle weight ≤ 38 tonne	OCNP	1	105	80	1	0	104
Dump truck with grab, 5.5 tone < gross vehicle weight ≤ 38 tonne	OCNP	1	105	80	1	0	104
Welding set	EIA Ref. 1	1	78	100	0	0	78
						<b>Total</b>	<b>111</b>

Notes:

- [1] CNP - Table 3, Technical Memorandum on Noise from Construction Work Other than Percussive Piling (GW-TM)  
 OCNP - Other PME documented by the Noise Control Authority  
 ([http://www.epd.gov.hk/epd/english/application\\_for\\_licences/guidance/files/OtherSWLe.pdf](http://www.epd.gov.hk/epd/english/application_for_licences/guidance/files/OtherSWLe.pdf))  
 EIA Ref. 1 - Approved Sheung Shui to Lok Ma Chau Spur Line Environmental Impact Assessment Report (Register No.: AEIAR-052/2002)
- [2] PME in different groups will not be in use concurrently. The group with higher SWL has been adopted in the assessment for the worst case scenario.
- [3] Due to the gradient and limited area of Bay 1 to Bay 3, bulky PME such as generators and trucks will be placed and operate at the "area for bulky PME for works at Bay 1 to Bay 3" as shown in **Figure 3.2**.

Proposed Construction Plant Inventory  
Mitigated Scenario  
Feature No. 11SW-A/R94

1 Site clearance, UU detection and Preparation

Powered Mechanical Equipment	Ref. <sup>(1)</sup>	No. of items	SWL/item, dB(A)	On-time %	On-time Correction, dB(A)	Barrier Correction, dB(A)	Total SWL, dB(A)
Dump truck with grab, 5.5 tone < gross vehicle weight ≤ 38 tonne	OCNP	1	105	60%	2	5	98
<b>Total</b>							<b>98</b>

2 Initial survey and erection of hoarding

Powered Mechanical Equipment	Ref. <sup>(1)</sup>	No. of items	SWL/item, dB(A)	On-time %	On-time Correction, dB(A)	Barrier Correction, dB(A)	Total SWL, dB(A)
Generator	OPME EPD-02677	1	91	80	1	10	80
Crane lorry, 5.5 tonne < gross vehicle weight ≤ 38 tonne	OCNP	1	105	60	2	5	98
Welding set	EIA Ref. 1	1	78	80	1	0	77
Water Pump (electric)	CNP281	1	88	10	10	5	73
<b>Total</b>							<b>98</b>

3 Ground investigation works

Powered Mechanical Equipment	Ref. <sup>(1)</sup>	No. of items	SWL/item, dB(A)	On-time %	On-time Correction, dB(A)	Barrier Correction, dB(A)	Total SWL, dB(A)
Generator	OPME EPD-02677	1	91	80	1	10	80
Dump truck with grab, 5.5 tone < gross vehicle weight ≤ 38 tonne	OCNP	1	105	60	2	5	98
Breaker, hand-held, mass > 10kg and < 20kg	EIA Ref. 2	1	100	80	1	5	94
Water Pump (electric)	CNP281	1	88	10	10	5	73
<b>Total</b>							<b>100</b>

4 Take off existing masonry stone facing

Powered Mechanical Equipment	Ref. <sup>(1)</sup>	No. of items	SWL/item, dB(A)	On-time %	On-time Correction, dB(A)	Barrier Correction, dB(A)	Total SWL, dB(A)
Generator	OPME EPD-02677	1	91	100	0	10	81
Breaker, hand-held, mass > 10kg and < 20kg	EIA Ref. 2	1	100	100	0	5	95
Water Pump (electric)	CNP281	1	88	10	10	5	73
<b>Total</b>							<b>95</b>

5 Installation of soil nails and raking drains

Powered Mechanical Equipment	Ref. <sup>(1)</sup>	No. of items	SWL/item, dB(A)	On-time %	On-time Correction, dB(A)	Barrier Correction, dB(A)	Total SWL, dB(A) <sup>(2)</sup>	
							Group 1	Group 2
Generator	OPME EPD-02677	1	91	100	0	10	81	-
Crane lorry, 5.5 tonne < gross vehicle weight ≤ 38 tonne	OCNP	1	105	80	1	5	99	-
Dump truck with grab, 5.5 tone < gross vehicle weight ≤ 38 tonne	OCNP	1	105	80	1	5	99	-
Air compressor, air flow > 10m <sup>3</sup> /min and ≤ 30m <sup>3</sup> /min	CNP002	1	102	100	0	10	92	-
Drill rig, rotary type (diesel)	OCNP	1	110	100	0	10	100	-
Concrete lorry mixer	CNP044	1	109	80	1	5	-	103
Grout mixer	OCNP	1	90	100	0	0	90	-
Grout pump	OCNP	1	105	80	1	5	-	99
Water Pump (electric)	CNP281	1	88	10	10	5	73	73
<b>Total</b>							<b>105</b>	<b>104</b>
<b>Maximum</b>							<b>105</b>	

6 Construction of soil nail head

Powered Mechanical Equipment	Ref. [1]	No. of items	SWL/item, dB(A)	On-time %	On-time Correction, dB(A)	Barrier Correction, dB(A)	Total SWL, dB(A) [2]	
							Group 1	Group 2
Generator	OPME EPD-02677	1	91	100	0	10	81	-
Crane lorry, 5.5 tonne < gross vehicle weight ≤ 38 tonne	OCNP	1	105	80	1	5	99	-
Dump truck with grab, 5.5 tonne < gross vehicle weight ≤ 38 tonne	OCNP	1	105	80	1	5	99	-
Air compressor, air flow > 10m <sup>3</sup> /min and ≤ 30m <sup>3</sup> /min	CNP002	1	102	100	0	10	92	-
Breaker, hand-held, mass > 10kg and < 20kg	EIA Ref. 2	1	100	100	0	5	95	-
Concrete lorry mixer	CNP044	1	109	80	1	5	-	103
Grout mixer	OCNP	1	90	100	0	0	90	-
Grout pump	OCNP	1	105	80	1	5	-	99
Saw, circular, wood	EIA Ref. 2	1	103	80	1	5	97	-
Water Pump (electric)	CNP231	1	88	10	10	5	73	73
							<b>Total</b>	<b>104</b>
							<b>Maximum</b>	<b>104</b>

7 Reinstatement of existing masonry stone facing

Powered Mechanical Equipment	Ref. [1]	No. of items	SWL/item, dB(A)	On-time %	On-time Correction, dB(A)	Barrier Correction, dB(A)	Total SWL, dB(A)
Generator	OPME EPD-02677	1	91	100	0	10	81
Breaker, hand-held, mass > 10kg and < 20kg	EIA Ref. 2	1	100	100	0	5	95
Water Pump (electric)	CNP231	1	88	10	10	5	73
						<b>Total</b>	<b>95</b>

8 Site clearance and dismantle of hoarding

Powered Mechanical Equipment	Ref. [1]	No. of items	SWL/item, dB(A)	On-time %	On-time Correction, dB(A)	Barrier Correction, dB(A)	Total SWL, dB(A)
Generator	OPME EPD-02677	1	91	100	0	10	81
Crane lorry, 5.5 tonne < gross vehicle weight ≤ 38 tonne	OCNP	1	105	80	1	5	99
Dump truck with grab, 5.5 tonne < gross vehicle weight ≤ 38 tonne	OCNP	1	105	80	1	5	99
Welding set	EIA Ref. 1	1	78	100	0	0	78
Water Pump (electric)	CNP231	1	88	10	10	5	73
						<b>Total</b>	<b>102</b>

Notes:

[1] CNP - Table 3, Technical Memorandum on Noise from Construction Work Other than Percussive Piling (GW-TM)

OCNP - Other PME documented by the Noise Control Authority

([http://www.epd.gov.hk/epd/english/application\\_for\\_license/guidance/files/OtherSWLe.pdf](http://www.epd.gov.hk/epd/english/application_for_license/guidance/files/OtherSWLe.pdf))

EIA Ref. 1 - Approved Sheung Shui to Lok Ma Chau Spur Line Environmental Impact Assessment Report (Register No.: AEIAR-052/2002)

[2] PME in different groups will not be in use concurrently. The group with higher SWL has been adopted in the assessment for the worst case scenario.

Proposed Construction Plant Inventory  
 Mitigated Scenario  
 Feature No. 11SW/A/FR218

1 Site clearance, UU detection and Preparation

Powered Mechanical Equipment	Ref. <sup>[1]</sup>	No. of items	SWL/item, dB(A)	On-time %	On-time Correction, dB(A)	Barrier Correction, dB(A)	Total SWL, dB(A)
Dump truck with grab, 5.5 tone < gross vehicle weight ≤ 38 tonne	OCNP	1	105	60	2	5	98
<b>Total</b>							<b>98</b>

2 Initial survey and erection of hoarding

Powered Mechanical Equipment	Ref. <sup>[1]</sup>	No. of items	SWL/item, dB(A)	On-time %	On-time Correction, dB(A)	Barrier Correction, dB(A)	Total SWL, dB(A)
Generator	QPME EPD-02677	1	91	80	1	10	80
Crane lorry, 5.5 tonne < gross vehicle weight ≤ 38 tonne	OCNP	1	105	60	2	5	98
Welding set	EIA Ref. 1	1	78	80	1	5	72
<b>Total</b>							<b>98</b>

3 Excavation works (Bay 1 & Bay 3)

3.1 PME will be in use in Bay 1 & Bay 3

Powered Mechanical Equipment	Ref. <sup>[1]</sup>	No. of items	SWL/item, dB(A)	On-time %	On-time Correction, dB(A)	Barrier Correction, dB(A)	Total SWL, dB(A)
Welding set	EIA Ref. 1	1	78	10	10	5	63
Breaker, hand-held, mass > 10kg and < 20kg	EIA Ref. 2	1	100	10	10	5	85
Excavator	CNP031	1	112	20	7	5	100
Water Pump (electric)	CNP281	2	88	10	10	5	76
Winch (electric)	CNP262	2	95	50	3	5	90
<b>Total</b>							<b>101</b>

3.2 PME will operate at "area for bulky PME for works at Bay 1 to Bay 3" <sup>[3]</sup>

Powered Mechanical Equipment	Ref. <sup>[1]</sup>	No. of items	SWL/item, dB(A)	On-time %	On-time Correction, dB(A)	Barrier Correction, dB(A)	Total SWL, dB(A) <sup>[2]</sup>	
							Group 1	Group 2
Generator	QPME EPD-02677	1	91	100	0	10	-	81
Crane lorry, 5.5 tonne < gross vehicle weight ≤ 38 tonne	OCNP	1	105	10	10	5	-	90
Saw, circular, wood	EIA Ref. 2	1	103	10	10	5	-	88
Dump truck with grab, 5.5 tone < gross vehicle weight ≤ 38 tonne	OCNP	1	105	10	10	5	90	-
<b>Total</b>							<b>90</b>	<b>92</b>
<b>Maximum</b>							<b>92</b>	

4 Installation of dowel bars and concrete works

Powered Mechanical Equipment	Ref. <sup>[1]</sup>	No. of items	SWL/item, dB(A)	On-time %	On-time Correction, dB(A)	Barrier Correction, dB(A)	Total SWL, dB(A) <sup>[2]</sup>	
							Group 1	Group 2
Generator	QPME EPD-02677	1	91	80	1	10	80	-
Breaker, hand-held, mass > 10kg and < 20kg	EIA Ref. 2	1	100	10	10	5	85	-
Concrete lorry mixer	CNP044	1	109	30	5	5	-	99
Saw, circular, wood	EIA Ref. 2	1	103	10	10	5	88	-
Poker	CNP170	1	113	10	10	5	-	98
Concrete pump	CNP047	1	109	10	10	5	-	94
<b>Total</b>							<b>90</b>	<b>102</b>
<b>Maximum</b>							<b>102</b>	

5 Pit by pit excavation works (Bay 2)

5.1 PME will be in use in Bay 2

Powered Mechanical Equipment	Ref. <sup>[1]</sup>	No. of items	SWL/item, dB(A)	On-time %	On-time Correction, dB(A)	Barrier Correction, dB(A)	Total SWL, dB(A)
Welding set	EIA Ref. 1	1	78	10	10	5	63
Breaker, hand-held, mass > 10kg and < 20kg	EIA Ref. 2	1	100	10	10	5	85
Excavator	CNP081	1	112	20	7	5	100
Water Pump (electric)	CNP281	2	88	10	10	5	76
Winch (electric)	CNP262	2	95	50	3	5	90
<b>Total</b>							<b>101</b>

5.2 PME will operate at "area for bulky PME for works at Bay 1 to Bay 3"<sup>[3]</sup>

Powered Mechanical Equipment	Ref. <sup>[1]</sup>	No. of items	SWL/item, dB(A)	On-time %	On-time Correction, dB(A)	Barrier Correction, dB(A)	Total SWL, dB(A) <sup>[2]</sup>	
							Group 1	Group 2
Generator	OPME EPD-02677	1	91	100	0	10	-	81
Saw, circular, wood	EIA Ref. 2	1	103	60	2	5	-	96
Crane lorry, 5.5 tonne < gross vehicle weight ≤ 38 tonne	OCNP	1	105	50	3	5	-	97
Dump truck with grab, 5.5 tonne < gross vehicle weight ≤ 38 tonne	OCNP	1	105	80	1	5	99	-
							<b>Total</b>	<b>99</b>
							<b>Maximum</b>	<b>99</b>

6 Installation of dowel bars and concrete works

Powered Mechanical Equipment	Ref. <sup>[1]</sup>	No. of items	SWL/item, dB(A)	On-time %	On-time Correction, dB(A)	Barrier Correction, dB(A)	Total SWL, dB(A) <sup>[2]</sup>	
							Group 1	Group 2
Generator	OPME EPD-02677	1	91	80	1	10	80	-
Breaker, hand-held, mass > 10kg and < 20kg	EIA Ref. 2	1	100	15	8	5	87	-
Concrete lorry mixer	CNP044	1	109	10	10	5	-	94
Saw, circular, wood	EIA Ref. 2	1	103	50	3	5	95	-
Poker	CNP170	1	113	16	10	5	-	98
Concrete pump	CNP047	1	109	10	10	5	-	94
							<b>Total</b>	<b>96</b>
							<b>Maximum</b>	<b>101</b>

7 Back filling of top soil

Powered Mechanical Equipment	Ref. <sup>[1]</sup>	No. of items	SWL/item, dB(A)	On-time %	On-time Correction, dB(A)	Barrier Correction, dB(A)	Total SWL, dB(A)	
							Group 1	Group 2
Generator	OPME EPD-02677	1	91	100	0	10	81	-
							<b>Total</b>	<b>81</b>

8 Construction of concrete staircase

Powered Mechanical Equipment	Ref. <sup>[1]</sup>	No. of items	SWL/item, dB(A)	On-time %	On-time Correction, dB(A)	Barrier Correction, dB(A)	Total SWL, dB(A) <sup>[2]</sup>	
							Group 1	Group 2
Generator	OPME EPD-02677	1	91	100	0	10	-	81
Crane lorry, 5.5 tonne < gross vehicle weight ≤ 38 tonne	OCNP	1	105	80	1	5	-	99
Breaker, hand-held, mass > 10kg and < 20kg	EIA Ref. 2	1	100	15	8	0	-	92
Concrete lorry mixer	CNP044	1	109	10	10	5	94	-
Saw, circular, wood	EIA Ref. 2	1	103	80	1	5	97	-
							<b>Total</b>	<b>99</b>
							<b>Maximum</b>	<b>100</b>

9 Landscape works

Powered Mechanical Equipment	Ref. <sup>[1]</sup>	No. of items	SWL/item, dB(A)	On-time %	On-time Correction, dB(A)	Barrier Correction, dB(A)	Total SWL, dB(A)	
							Group 1	Group 2
Generator	OPME EPD-02677	1	91	100	0	10	81	-
Crane lorry, 5.5 tonne < gross vehicle weight ≤ 38 tonne	OCNP	1	105	30	1	5	99	-
							<b>Total</b>	<b>99</b>

10 Site clearance and dismantle of hoarding

Powered Mechanical Equipment	Ref. <sup>[1]</sup>	No. of items	SWL/item, dB(A)	On-time %	On-time Correction, dB(A)	Barrier Correction, dB(A)	Total SWL, dB(A)	
							Group 1	Group 2
Generator	OPME EPD-02677	1	91	100	0	10	81	-
Crane lorry, 5.5 tonne < gross vehicle weight ≤ 38 tonne	OCNP	1	105	80	1	5	99	-
Dump truck with grab, 5.5 tonne < gross vehicle weight ≤ 38 tonne	OCNP	1	105	80	1	5	99	-
Welding set	EIA Ref. 1	1	78	100	0	0	78	-
							<b>Total</b>	<b>102</b>

Notes:

- [1] CNP - Table 3, Technical Memorandum on Noise from Construction Work Other than Percussive Piling (GW-TM)  
OCNP - Other PME documented by the Noise Control Authority  
([http://www.epd.gov.hk/epd/english/application\\_for\\_licences/guidance/files/OtherSWLe.pdf](http://www.epd.gov.hk/epd/english/application_for_licences/guidance/files/OtherSWLe.pdf))  
EIA Ref. 1 - Approved Sheung Shui to Lok Ma Chau Spur Line Environmental Impact Assessment Report (Register No.: AEIAR-052/2002)
- [2] PME in different groups will not be in use concurrently. The group with higher SWL has been adopted in the assessment for the worst case scenario.
- [3] Due to the gradient and limited area of Bay 1 to Bay 3, bulky PME such as generators and trucks will be placed and operate at the "area for bulky PME for works at Bay 1 to Bay 3" as shown in Figure 3.2.

Distance of NSRs to the Notional Source Positions

NSR	Description	Land use	Horizontal distance to notional source position, m					
			Feature No. 11SW-A/R94	Feature No. 11SW-A/FR218				Area for bulky PME for works at Bay 1 to
				Overall	Bay 1	Bay 2	Bay 3	
N1	Silver Jubilee Mansion	Residential	58	19	22	22	24	17
N2	Cherry Crest	Residential	53	18	15	22	29	17
N3	No.1, U Lam Terrace	Residential	39	24	25	29	34	29
N4	The Bellevue place	Residential	34	54	57	59	63	60
N5	Briar-Caine Co-Op Building	Residential	23	66	72	70	69	75
N6	Island Christian Academy	Educational Institution	68	58	56	62	69	59



Construction Noise Impact  
Unmitigated Scenario  
NSR N1

Description Silver Jubilee Mansion

Act No.	Main Construction Elements	SWL	Distance, m	Distance Correction, dB(A)	SPL	Construction Period (Tentative)											
						2017											
						Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec			
<b>Feature No. 11SW-A/R94</b>																	
1	Site clearance, UU detection and preparation	103	58	43	63												
2	Initial survey and erection of hoarding	108	58	43	68												
3	Ground investigation works	111	58	43	71												
4	Take off existing masonry stone facing	111	58	43	71		71										
5	Installation of soil nails and raking drains	114	58	43	74		74	74	74								
6	Construction of soil nail head	114	58	43	74							74					
7	Reinstatement of existing masonry stone facing	111	58	43	71								71				
8	Site clearance and dismantling of hoarding	111	58	43	71									71			
<b>Feature No. 11SW-A/FR218</b>																	
1	Site clearance, UU detection and preparation	103	19	34	72												
2	Initial survey and erection of hoarding	108	19	33	78												
3.1	Excavation works (Bay 1)	106	22	35	74												
3.1	Excavation works (Bay 3)	106	24	36	73												
3.2	Excavation works (Bulky PME area)	109	17	33	79												
4	Installation of dowel bars and concrete works	108	19	34	77												
5.1	Pit by pit excavation works (Bay 2)	106	22	35	74				74								
5.2	Pit by pit excavation works (Bulky PME area)	111	17	33	81				81								
6	Installation of dowel bars and concrete works	110	19	34	79							79					
7	Back filling of top soil	108	19	34	77							77					
8	Construction of concrete staircase	110	19	34	79								79				
9	Landscape works	109	19	34	78									78			
10	Site clearance and dismantling of hoarding	111	19	34	80									80			
Total SPL, dB(A):						79	81	78	82	80	79	80	79	80			
Exceedance:						4	6	3	7	5	4	5	4	5			

Note:  
Figures in red denote exceedance of the EIAO-TM construction noise criteria.

Construction Noise Impact  
 Unmitigated Scenario  
 NSR N2  
 Description Cherry Crest

Act No.	Main Construction Elements	SWL	Distance, m	Distance Correction, dB(A)	SPL	Construction Period (Tentative)																			
						2017																			
						Apr 4	May 5	Jun 6	Jul 7	Aug 8	Sep 9	Oct 10	Nov 11	Dec 12											
<b>Feature No. 11SW-A/R94</b>																									
1	Site clearance, UU detection and preparation	103	53	43	63																				
2	Initial survey and erection of hoarding	108	53	43	68																				
3	Ground investigation works	111	53	43	71																				
4	Take off existing masonry stone facing	111	53	43	71		71																		
5	Installation of soil nails and raking drains	114	53	43	74				74	74	74														
6	Construction of soil nail head	114	53	43	74																				
7	Reinstatement of existing masonry stone facing	111	53	43	71																	71			
8	Site clearance and dismantling of hoarding	111	53	43	71																		71		
<b>Feature No. 11SW-A/FR218</b>																									
1	Site clearance, UU detection and preparation	103	18	33	73																				
2	Initial survey and erection of hoarding	108	18	33	78																				
3.1	Excavation works (Bay 1)	106	15	32	77																				
3.1	Excavation works (Bay 3)	106	29	37	72																				
3.2	Excavation works (Bulky PME area)	109	17	33	79																				
4	Installation of dowel bars and concrete works	108	18	33	78					78															
5.1	Pit by pit excavation works (Bay 2)	106	22	35	74								74												
5.2	Pit by pit excavation works (Bulky PME area)	111	17	33	81																				
6	Installation of dowel bars and concrete works	110	18	33	80																				
7	Back filling of top soil	108	18	33	78																				
8	Construction of concrete staircase	110	18	33	80																				
9	Landscape works	109	18	33	79																			79	
10	Site clearance and dismantling of hoarding	111	18	33	81																			81	

Total SPL, dB(A): 80 82 7 7 82 81 81 82 81 81 80 81 81 80 81  
 Exceedance: 5 5 7 7 7 6 6 6 6 6 6 5 5 6

Note:  
 Figures in red denote exceedance of the EIAO-TM construction noise criteria.

Construction Noise Impact  
Unmitigated Scenario

NSR N3

Description No.1, U Lam Terrace

Act No.	Main Construction Elements	SWL	Distance, m	Distance Correction, dB(A)	SPL	Construction Period (Tentative)											
						2017											
						Apr 4	May 5	Jun 6	Jul 7	Aug 8	Sep 9	Oct 10	Nov 11	Dec 12			
<b>Feature No. 11SW-A/R94</b>																	
1	Site clearance, UU detection and preparation	103	39	43	63												
2	Initial survey and erection of hoarding	108	39	43	68												
3	Ground investigation works	111	39	43	71												
4	Take off existing masonry stone facing	111	39	43	71		71										
5	Installation of soil nails and raking drains	114	39	43	74			74	74								
6	Construction of soil nail head	114	39	43	74												
7	Reinstatement of existing masonry stone facing	111	39	43	71							74					
8	Site clearance and dismantle of hoarding	111	39	43	71								71				
<b>Feature No. 11SW-A/FR218</b>																	
1	Site clearance, UU detection and preparation	103	24	36	70												
2	Initial survey and erection of hoarding	108	24	36	75												
3.1	Excavation works (Bay 1)	106	25	36	73												
3.1	Excavation works (Bay 3)	106	34	39	70												
3.2	Excavation works (Bulky PMIE area)	109	29	37	75												
4	Installation of dowel bars and concrete works	108	24	36	75		75										
5.1	Pit by pit excavation works (Bay 2)	106	29	37	72				72								
5.2	Pit by pit excavation works (Bulky PMIE area)	111	29	37	77				77								
6	Installation of dowel bars and concrete works	110	24	36	77					77							
7	Back filling of top soil	108	24	36	75						75						
8	Construction of concrete staircase	110	24	36	77							77					
9	Landscape works	109	24	36	76								76				
10	Site clearance and dismantle of hoarding	111	24	36	78									78			
Total SPL, dB(A):						77	79	76	79	78	77	79	78	78			
Exceedance:						2	4	1	4	3	2	4	3	3			

Note:

Figures in red denote exceedance of the EIAO-TM construction noise criteria.

Construction Noise Impact  
Unmitigated Scenario

NSR N5

Description Briar-Caine Co-Op Building

Act No.	Main Construction Elements	SWL	Distance, m	Distance, Correction, dB(A)	SPL	Construction Period (Tentative)																			
						2017																			
						Apr 4	May 5	Jun 6	Jul 7	Aug 8	Sep 9	Oct 10	Nov 11	Dec 12											
<b>Feature No. 11SW-A/R94</b>																									
1	Site clearance, UU detection and preparation	103	23	35	71																				
2	Initial survey and erection of hoarding	108	23	35	76																				
3	Ground investigation works	111	23	35	79																				
4	Take off existing masonry stone facing	111	23	35	79					79															
5	Installation of soil nails and raking drains	114	23	35	82						82	82	82												
6	Construction of soil nail head	114	23	35	82																				
7	Reinstatement of existing masonry stone facing	111	23	35	79																	79			
8	Site clearance and dismantling of hoarding	111	23	35	79																		79		
<b>Feature No. 11SW-A/FR218</b>																									
1	Site clearance, UU detection and preparation	103	66	44	62																				
2	Initial survey and erection of hoarding	108	66	44	67																				
3.1	Excavation works (Bay 1)	106	72	45	64																				
3.1	Excavation works (Bay 3)	106	69	45	64																				
3.2	Excavation works (Bulky PME area)	109	75	46	66																				
4	Installation of dowel bars and concrete works	108	66	44	67																				
5.1	Pit by pit excavation works (Bay 2)	106	70	45	64																				
5.2	Pit by pit excavation works (Bulky PME area)	111	75	46	68																				
6	Installation of dowel bars and concrete works	110	66	44	69																				
7	Back filling of top soil	108	66	44	67																				
8	Construction of concrete staircase	110	66	44	69																				
9	Landscape works	109	66	44	68																		68		
10	Site clearance and dismantling of hoarding	111	66	44	70																		70		

Total SPL, dB(A): 73 81 6 6 79 82 82 82 82 7 7 82 82 79 79 79 79  
 Exceedance: - 6 4 4 4 7 7 7 7 7 7 7 7 4 4 4 4

Note: Figures in red denote exceedance of the EIAO-TM construction noise criteria.

Construction Noise Impact  
Unmitigated Scenario

NSR N6

Description Island Christian Academy

Act No.	Main Construction Elements	SWL	Distance, m	Distance Correction, dB(A)	SPL	Construction Period (Tentative)												
						2017												
						Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec				
<b>Feature No. 11SW-AR94</b>																		
1	Site clearance, UU detection and preparation	103	68	45	61													
2	Initial survey and erection of hoarding	108	68	45	66													
3	Ground investigation works	111	68	45	69													
4	Take off existing masonry stone facing	111	68	45	69	69												
5	Installation of soil nails and raking drains	114	68	45	72				72	72	72							
6	Construction of soil nail head	114	68	45	72													
7	Reinstatement of existing masonry stone facing	111	68	45	69												69	
8	Site clearance and dismantling of hoarding	111	68	45	69													69
<b>Feature No. 11SW-AR218</b>																		
1	Site clearance, UU detection and preparation	103	58	43	63													
2	Initial survey and erection of hoarding	108	58	43	68													
3.1	Excavation works (Bay 1)	106	56	43	66													
3.1	Excavation works (Bay 3)	106	69	45	64													
3.2	Excavation works (Bulky PME area)	109	59	43	69													
4	Installation of dowel bars and concrete works	108	58	43	68					68								
5.1	Pit by pit excavation works (Bay 2)	106	62	44	65					65								
5.2	Pit by pit excavation works (Bulky PME area)	111	59	43	71					71								
6	Installation of dowel bars and concrete works	110	58	43	70													
7	Back filling of top soil	108	58	43	68							70						
8	Construction of concrete staircase	110	58	43	70								68					
9	Landscape works	109	58	43	69													69
10	Site clearance and dismantling of hoarding	111	58	43	71													71

Total SPL, dB(A): 70 74 72 75 74 73 74 74 72 72 73  
 Exceedance: - 4 2 5 4 4 3 4 2 2 3

Note:

Figures in red denote exceedance of the ELAO-TM construction noise criteria.

Construction Noise Impact  
Mitigated Scenario

NSR N1

Description Silver Jubilee Mansion

Act No.	Main Construction Elements	SWL	Distance, m	Distance Correction, dB(A)	SPL	Construction Period (Tentative)											
						2017											
						Apr 4	May 5	Jun 6	Jul 7	Aug 8	Sep 9	Oct 10	Nov 11	Dec 12			
<b>Feature No. 11SW-A/R94</b>																	
1	Site clearance, UU detection and preparation	98	58	43	58												
2	Initial survey and erection of hoarding	98	58	43	58	58											
3	Ground investigation works	100	58	43	60	60											
4	Take off existing masonry stone facing	95	58	43	55	55											
5	Installation of soil nails and raking drains	105	58	43	65	65	65	65									
6	Construction of soil nail head	104	58	43	64							64					
7	Reinstatement of existing masonry stone facing	95	58	43	55											55	
8	Site clearance and dismantling of hoarding	102	58	43	62												62
<b>Feature No. 11SW-A/FR218</b>																	
1	Site clearance, UU detection and preparation	98	19	34	67	67											
2	Initial survey and erection of hoarding	98	19	33	68	68											
3.1	Excavation works (Bay 1)	101	22	35	69	69											
3.1	Excavation works (Bay 3)	101	24	36	68	68											
3.2	Excavation works (Bulky PME area)	92	17	33	62	62											
4	Installation of dowel bars and concrete works	102	19	34	71	71											
5.1	Pit by pit excavation works (Bay 2)	101	22	35	69	69				69							
5.2	Pit by pit excavation works (Bulky PME area)	99	17	33	69	69				69							
6	Installation of dowel bars and concrete works	101	19	34	70	70				70							
7	Back filling of top soil	81	19	34	50	50				50							
8	Construction of concrete staircase	100	19	34	69	69										69	
9	Landscape works	99	19	34	68	68										68	
10	Site clearance and dismantling of hoarding	102	19	34	71	71											71
						Total SPL, dB(A):	71	72	71	73	71	65	70	68	72		
						Exceedance:	-	-	-	-	-	-	-	-	-		

Note:

Figures in red denote exceedance of the EIAO-TM construction noise criteria.



Construction Noise Impact  
Mitigated Scenario

NSR N3

Description No.1, U Lam Terrace

Act No.	Main Construction Elements	SWL	Distance, m	Distance Correction, dB(A)	SPL	Construction Period (Tentative)											
						2017											
						Apr 4	May 5	Jun 6	Jul 7	Aug 8	Sep 9	Oct 10	Nov 11	Dec 12			
<b>Feature No. 11SW-A/R94</b>																	
1	Site clearance, UU detection and preparation	98	39	43	58												
2	Initial survey and erection of hoarding	98	39	43	58	58											
3	Ground investigation works	100	39	43	60	60											
4	Take off existing masonry stone facing	95	39	43	55	55											
5	Installation of soil nails and raking drains	105	39	43	65	65	65										
6	Construction of soil nail head	104	39	43	64				64								
7	Reinstatement of existing masonry stone facing	95	39	43	55									55			
8	Site clearance and dismantling of hoarding	102	39	43	62										62		
<b>Feature No. 11SW-A/FR218</b>																	
1	Site clearance, UU detection and preparation	98	24	36	65												
2	Initial survey and erection of hoarding	98	24	36	65												
3.1	Excavation works (Bay 1)	101	25	36	68	68											
3.1	Excavation works (Bay 3)	101	34	39	65	65											
3.2	Excavation works (Bulky PME area)	92	29	37	58	58											
4	Installation of dowel bars and concrete works	102	24	36	69	69											
5.1	Pit by pit excavation works (Bay 2)	101	29	37	67			67									
5.2	Pit by pit excavation works (Bulky PME area)	99	29	37	65			65									
6	Installation of dowel bars and concrete works	101	24	36	68			68									
7	Back filling of top soil	81	24	36	48					48							
8	Construction of concrete staircase	100	24	36	67						67						
9	Landscape works	99	24	36	66									66			
10	Site clearance and dismantling of hoarding	102	24	36	69										69		
Total SPL, dB(A):						68	70	-	-	-	65	69	66	66	70		
Exceedance:						-	-	-	-	-	-	-	-	-	-		

75

Note:

Figures in red denote exceedance of the EIAO-TM construction noise criteria.

Min  
Max

65  
70







Construction Noise Impact  
Mitigated Scenario

NSR N5

Description Briar-Caine Co-Op Building

Act No.	Main Construction Elements	SWL	Distance, m	Distance Correction, dB(A)	SPL	Construction Period (Tentative)																			
						2017																			
						Apr 4	May 5	Jun 6	Jul 7	Aug 8	Sep 9	Oct 10	Nov 11	Dec 12											
<b>Feature No. 11SW-A/R94</b>																									
1	Site clearance, UU detection and preparation	98	23	35	66																				
2	Initial survey and erection of hoarding	98	23	35	66	66																			
3	Ground investigation works	100	23	35	68	68																			
4	Take off existing masonry stone facing	95	23	35	63	63																			
5	Installation of soil nails and raking drains	105	23	35	73				73	73															
6	Construction of soil nail head	104	23	35	72																				
7	Reinstatement of existing masonry stone facing	95	23	35	63																		63		
8	Site clearance and dismantle of hoarding	102	23	35	70																		70		
<b>Feature No. 11SW-A/R218</b>																									
1	Site clearance, UU detection and preparation	98	66	44	57																				
2	Initial survey and erection of hoarding	98	66	44	57	57																			
3.1	Excavation works (Bay 1)	101	72	45	59	59																			
3.1	Excavation works (Bay 3)	101	69	45	59	59																			
3.2	Excavation works (Bulky PME area)	92	75	46	49	49																			
4	Installation of dowel bars and concrete works	102	66	44	61	61																			
5.1	Pit by pit excavation works (Bay 2)	101	70	45	59																				
5.2	Pit by pit excavation works (Bulky PME area)	99	75	46	56																				
6	Installation of dowel bars and concrete works	101	66	44	60																				
7	Back filling of top soil	81	66	44	40																				
8	Construction of concrete staircase	100	66	44	59																				
9	Landscape works	99	66	44	58																		58		
10	Site clearance and dismantle of hoarding	102	66	44	61																		61		

Total SPL, dB(A): 67 71 - - - 65 73 73 73 73 73 73 64 61  
Exceedance: - - - - - - - - - - - - - - -

Note: Figures in red denote exceedance of the EIAO-TM construction noise criteria.

Construction Noise Impact  
Mitigated Scenario

NSR N6

Description Island Christian Academy

Act No.	Main Construction Elements	SWL	Distance, m	Distance Correction, dB(A)	SPL	Construction Period (Tentative)																		
						2017																		
						Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec										
<b>Feature No. 11SW-A/R94</b>																								
1	Site clearance, UU detection and preparation	98	68	45	56																			
2	Initial survey and erection of hoarding	98	68	45	56	56																		
3	Ground investigation works	100	68	45	58	58																		
4	Take off existing masonry stone facing	95	68	45	53	53																		
5	Installation of soil nails and raking drains	105	68	45	63				63	63														
6	Construction of soil nail head	104	68	45	62							62												
7	Reinstatement of existing masonry stone facing	95	68	45	53															53				
8	Site clearance and dismantling of hoarding	102	68	45	60																	60		
<b>Feature No. 11SW-A/FR218</b>																								
1	Site clearance, UU detection and preparation	98	58	43	58	58																		
2	Initial survey and erection of hoarding	98	58	43	58	58																		
3.1	Excavation works (Bay 1)	101	56	43	61	61																		
3.1	Excavation works (Bay 3)	101	69	45	59	59																		
3.2	Excavation works (Bulky PME area)	92	59	43	52	52																		
4	Installation of dowel bars and concrete works	102	58	43	62	62				62														
5.1	Pit by pit excavation works (Bay 2)	101	62	44	60					60														
5.2	Pit by pit excavation works (Bulky PME area)	99	59	43	59					59														
6	Installation of dowel bars and concrete works	101	58	43	61									61										
7	Back filling of top soil	81	58	43	41									41										
8	Construction of concrete staircase	100	58	43	60										60									
9	Landscape works	99	58	43	59											59								
10	Site clearance and dismantling of hoarding	102	58	43	62																	62		
Total SPL, dB(A):						62	65	63	65	65	63	64	64	60	60	64	64							
Exceedance:						-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	

Note:

Figures in red denote exceedance of the EIAO-TM construction noise criteria.

Min  
Max

70

60  
65

	Range, dB(A)	Limit	Range in Project Profile
N1	65 - 73	75	64-73
N2	65 - 73	75	65-73
N3	65 - 70	75	67-72
N4	62 - 70	75	62-70
N5	64 - 73	75	64-73
N6	60 - 65	70	60-66