Improvement Dredging for Lamma Power Station Navigation Channel

Environmental Permit No. EP-535/2017

EP Condition 2.8

Construction and Operation Works Schedule and Location Plans

March 2023 (Revised) EP-535/2017 – EP Condition 2.8 Construction and Operation Works Schedule and Location Plans (Revised, January 2023)

1. Background and Purpose of this Document

A 'Construction and Operation Works Schedule and Location Plans' was submitted in accordance with EP Condition 2.8 in August 2019. Upon completion of the dredging, it was identified that there remains some residual channel bed roughness left by the dredging works, which necessitates minor re-profiling works to be carried out. Hence the construction schedule needs to be extended to cover the re-profiling works.

This document provides the updated construction schedule, works location plan and proposed equipment for carrying out the re-profiling works.

2. Updated Construction Schedule

Annex A shows the updated construction schedule with the proposed re-profiling works planned to commence within Q1 2023 and expected to be completed within 6 months. The Project Proponent will notify EPD prior to the actual commencement date for re-profiling works, and will also notify EPD on completion.

3. Updated Location Plan

Annex B shows the updated location plan for the areas requiring re-profiling (areas in red cover the residual high spots above -16.35 mCD (-16.5 mPD) which need to be re-profiled to meet this target level and areas in pink are required to be re-profiled to meet the design side slope profiles)

3. Proposed Equipment

The proposed re-profiling works will deploy a specialised seabed leveller, which will be slowly dragged along the channel bed to level it out. Specifications of the equipment to be deployed are shown in **Annex C**.

Key attributes of the proposed re-profiling works and the specialised seabed leveller include:

- The equipment primarily comprises a blade in contact with the seabed, which is pulled along the high spots by a tug boat.
- The seabed leveller method will rely only on the weight of the blade and no water suction or discharge will be deployed.
- Levelling will focus on the high spot areas and disturbance to the seabed not having high spot will be kept to the minimum if not nil.
- Only one seabed leveller will be used.
- No dredging and thus no disposal of marine sediment is required.
- Travel speed of the seabed leveller will not exceed 10 knots within the Project site boundary.

4. Maximum Allowable Levelling Rate

According to published literature¹, the sediment suspension factor (S) associated with a seabed leveller is 6 kg/m³. Using the same approach as adopted in the approved EIA report for calculating the maximum permissible suspended solid release rate during dredging using TSHD (as its nature of disturbance to seabed and potential suspended solids release, which is confined to near the seabed level, is similar for seabed leveller), the calculated maximum allowable levelling rate using a seabed leveller is presented in **Table 1**.

¹ Joh.G.S. Pennekamp, R.J.C. Epskamp, W.F.Rosenbrand, A. Mullié, G.L.Wessel, T. Arts, and I.K. Deibel (1996) Turbidity Caused by Dredging; Viewed in Perspective, published in Terra et Aqua, Number 64, September 1996

EP-535/2017 – EP Condition 2.8 Construction and Operation Works Schedule and Location Plans (Revised, January 2023)

		Dry S	eason		Wet Season							
Levelling Zone*	1	2	3	4	1	2	3	4				
m³/s	0.61	1.06	1.33	0.49	1.02	0.61	0.50	0.17				
m³/hr	2,190	3,822	4,776	1,758	3,684	2,190	1,806	618				
m³/day	52,560	91,728	114,624	42,192	88,416	52,560	43,344	14,832				

Table 1: Calculated maximum allowable levelling rate for seabed leveller

Note: compliance with the maximum allowable levelling rate shall base on the values in m³/hr. *Refer to the Updated EM&A Manual Figure 2.1 for the zone boundaries.

5. Water Quality Compliance Monitoring

For monitoring the compliance of the seabed leveller during construction phase with respect to compliance with the maximum allowable levelling rate in m³/hr for each zone and season as shown in **Table 1**, a system of real-time volume calculation of seabed material disturbed is proposed by the contractor, which primarily involves setting up an algorithm to record and process the following data:

- Time (*time variable*)
- The dimensions of the blade in contact with the seabed (pre-fixed variable)
- Depth (Z₀) to seabed before levelling
- Depth (*Z_{max}*) of the blade below the waterline (*fixed/adjustable variable*)
- Tide and vessel draft (pre-determined/pre-programmed variable)
- GPS (X,Y) track of the seabed leveller (*real-time record*)

Collection of the above data enables mapping of X, Y and Z_{max} which represents a 3-dimensional 'cutting' volume made by the seabed leveller. The bathymetry before levelling (i.e. the XYZ₀) is predetermined before construction via bathymetry survey. The depth difference ΔZ (= Z₀ - Z_{max}) at that XY position then represents the maximum thickness of seabed material which has been 'cut' (i.e. levelled) at that particular position during the levelling operation. From the sum of XY ΔZ data (counting only 'cutting' data whereby Z₀ < Z_{max}), the total volume of seabed material which has been cut in the area of operations at a particular period in time can be calculated.

An initial period for setting up and calibrating the calculated volume of seabed material disturbed against actual surveyed volumes (pre- and post-seabed levelling within a fixed area) would be carried out by the contractor to ensure the reliability of the real-time volume calculations. Thereafter, the contractor will use the real-time system calculations to provide regular self-checking of the compliance with the maximum allowable levelling rate, and submit the results to the Environmental Team (ET) Leader and Independent Environmental Checker (IEC) for checking.

In addition, the regular water quality monitoring and other requirements specified in the Updated EM&A Manual will be carried out by the ET, IEC and contractor where applicable during construction (and post-construction) phase.

LOA : 14 June 2019 Contract Commencement : 15 August 2019

Tender for Contract No. 18/8005 The Hong Kong Electric Co., Ltd. Lamma Power Station Navigation Channel Improvement 2019 (Master Programme - EPD Submission)

-	T 1 N	D ()	C 1 1	e:	1			1				1						
JD	lask Name	Duration	Start	Finish		lun		Qtr 1, 2020 Nov		Apr	Sep	Qtr 1, 2021	Feb		Jul	Qtr 1,	2022 Dec	May
1	CONTRACT DURATION	1483 day	s Thu 15/8/19	Tue 5/9/23														
2	Contract Commencement	0 days	Thu 15/8/19	Thu 15/8/19		on 15/8												
-	Des sourcision anonastion to deschip mode	10C dave	Thu: 15 /0 /10	Thu 20/11/10														
3	Pre-requisition preparation to dredging works	106 days	Thu 15/8/19	Thu 28/11/19		-												
4	Application of Marine Dumping Permit from EPD and Issuance	42 days	Thu 15/8/19	Wed 25/9/19	15/8	•												
						1												
5	FEMU installation to TSHD and Add TSHD to dumping permit	93 days	Thu 15/8/19	Fri 15/11/19	15/8	1												
					45.00	Ļ												
6	Application of Contruction Noise Permit from EPD and Issuance	37 days	Thu 15/8/19	Fri 20/9/19	15/8													
7	Application of Marine Department Notice from Marine Department and	02 days	Thu 15/9/10	Thu 14/11/10	15/8													
'	Issuance	52 uays	110 15/6/15	1110 14/11/15	13/0	100000000000												
8	Issuance & confirmation of conditions letter	7 days	Fri 15/11/19	Thu 21/11/19			*											
9	Publish of Marine Department Notice	7 days	Fri 22/11/19	Thu 28/11/19														
10																		
11	Dredging works carried out by TSHD except those localized area	1483	Thu 15/8/19	Tue 5/9/23														
	adjacent to existing jetty and structures	days																
12	Application of local operating license of TSHD including	91 days	Thu 15/8/19	Wed	15/8	188888888888												
	supplementary and amended submission to deal with comments			13/11/19														
	from HKMD and Issuance																	
13	Application of working permit / visa for officers and crews on	91 days	Thu 15/8/19	Wed	15/8	*****												
	board of TSHD and Issuance			13/11/19														
14																		
15	Physical Site Works	1389 day	s Sun 17/11/19	Tue 5/9/23			•											
16	Pre-works initial hydrographic Survey	5 days	Sun 17/11/19	Thu 21/11/19			■											
17		F 1	F : 27 /2 /20	T . 24/2/20														
	Mobilization for Grab Dredger	5 days	Fri 27/3/20	Tue 31/3/20					•									
10	Developing in the other a first state the device stard level by	21	Wed 1/4/20	Tue 21/4/20	-				<u> </u>									
10	Grab Dredger	21 days	wed 1/4/20	Tue 21/4/20														
10	Interim survey of seal letty berthing hey by independent survey	(C dave	Wed 22/4/20	Man 27/4/20	-													
19	company appointed by UGIV	o uays	weu 22/4/20	111011 27/4/20														
20	Trimming of romaining localized high costs by Grab Drodger as	21 days	Wod 22/4/20	Tuo 12/5/20														
20	necessary	21 uays	weu 22/4/20	1 ue 12/3/20														
21	Pemohilization for Grab Dredger	5 days	Tue 10/5/20	Sat 23/5/20	-					23/5								
1 21	Demobilization for Grab Dredger	5 days	100 13/3/20	581 25/5/20					1									
22	Disposal of marine sediment by split hopper barges to	42 days	Wed 1/4/20	Tue 12/5/20														
	designated dumping area within the exhausted Mud Pit CMP V	42 aays	Wea 1/4/20	140 12/ 5/20														
	d of the Confined Marine Sediment Disposal Facility to the East																	
23	Sha Chau				-													
24	Mobilization for TSHD	18 days	Fri 22/11/19	Mon 9/12/19	-			L.										
25	Dredging of seabed (location Zone 3.8, Zone 4) to the designated level	39 days	Tue 10/12/19	Fri 17/1/20				hooooc										
23	& profile by TSHD & Trimming by Grab Dredger	55 days	100 10/12/19				ſ											
26	Dredging of seabed (location Zone 1 & Zone 2) to the designated level	74 days	Sat 18/1/20	Tue 31/3/20				388888888888	888									
L	& profile by TSHD																	
27	Survey & review related to trimming	21 days	Wed 1/4/20	Tue 21/4/20					h im h									
28	Trimming of remaining localized high spots by Grab Dredger as	27 days	Wed 22/4/20	Mon 18/5/20					REERE	հ								
	necessary	45.1	141. J. + 17. 1	14/	-				Ļ									
29	Demobilization for TSHD	15 days	Wed 1/4/20	Wed 15/4/20					188									
30	Disposal of marine sediment to designated dumping area at	161 days	5 Tue 10/12/19	9 Mon 18/5/20			9	8383838383838383838		18/5								
	South of cheding chad Open sea sediment Disposal Area																	
31																		
32	Preparation of information for high spot trimming by seabed	91 days	Tue 1/11/22	Mon 30/1/23														
	leveller to EPD																	
33	Preparation and mobilization of equipment	90 days	Tue 31/1/23	Sun 30/4/23														
34	Trial for high spot trimming by seabed leveller	14 days	Mon 1/5/23	Sun 14/5/23														
35	High spot trimming works by seabed leveller	55 days	Mon 15/5/23	Sat 8/7/23														
36	Survey check and review of high spot trimming results	21 days	Sun 9/7/23	Sat 29/7/23														
37	Outstanding works of high spot trimming by seabed leveller	31 days	Sun 30/7/23	Tue 29/8/23														
38	Final Hydrograhic Survey Submission	7 days	Wed 30/8/23	Tue 5/9/23														
39	Project Contract Completion	0 days	Tue 5/9/23	Tue 5/9/23														
-																		
HKE	Master Programme Task Milester	one	<u>ه</u>	Project S	Summary		I Inact	ve Milestone		Manual Task		Manual Summary Rol	lup	Start-only	y C		External Tasks	<u>^</u>
Date	: 19 January 2023	ary		Inactive	Täsk		Inact	ve summary		 Duration-only 		vianual Summary		Finish-onl	ıy		External Milestone	\bigtriangledown



UDL - Gitanes Joint Venture







Annex C