

Airport City Link

Monthly EM&A Report for May 2023

June 2023

Airport Authority Hong Kong

Mott MacDonald 3/F Manulife Place 348 Kwun Tong Road Kwun Tong Kowloon Hong Kong

T +852 2828 5757 mottmac.hk

Airport Authority Hong Kong

Airport City Link

Monthly EM&A Report for May 2023

June 2023

This Submission of Construction Phase Monthly Environmental Monitoring and Audit (EM&A) Report for May 2023

has been reviewed and certified by

the Environmental Team Leader (ETL) in accordance with

Condition 3.5 of Environmental Permit No. EP-581/2020 and

Section 11.2 of the EM&A Manual of the Project.

Certified by:

Ir Thomas Chan

Environmental Team Leader (ETL) Mott MacDonald Hong Kong Limited

Mum Clin

Date 12 June 2023



AECOM

12/F, Grand Central Plaza, Tower 2, 138 Shatin Rural Committee Road, Shatin, Hong Kong +852 3922 9000 tel

+852 3922 9797 fax

香港新界沙田鄉事會路 138 號 新城市中央廣場第 2 座 12 樓

www.aecom.com

Your Ref: Our Ref:

60664934/C/FYW2306121

By Email

Capital Works Management Department Level 6, HKIA Tower 2, 15 Cheong Tat Road, Hong Kong International Airport, Lantau, Hong Kong

Attn: Collin Chan (Manager, Civil)

12 June 2023

Dear Sir,

Contract C21C02 – Independent Environmental Checker Consultancy Services for Airport City Link

Monthly Environmental and Audit (EM&A) Report for May 2023

Reference is made to the Environmental Team's submission of Monthly EM&A Report for May 2023 in accordance with Condition 3.5 of the Environmental Permit (No: EP-581/2020) and Section 11.2 of the EM&A Manual of the Project certified by the ET Leader on 12 June 2023.

We would like to inform you that we have verified on the captioned submission in accordance with the requirement stipulated in Condition 1.9 of EP-581/2020.

Should you have any queries, please feel free to contact the undersigned at 3922 9366.

Yours faithfully, AECOM Asia Co. Ltd.

Y W Fung

Independent Environmental Checker

Contents

Exe	ecutive	e summary	4			
1	Intro	oduction	6			
	1.1	Background	6			
	1.2	Project Organisation	6			
	1.3	Construction Works Programme and Construction Works Area	7			
	1.4	Construction Works undertaken during the Reporting Period	7			
2	Wat	er Quality	8			
	2.1	Baseline Water Quality Monitoring	8			
	2.2	Impact Water Quality Monitoring				
		2.2.1 Monitoring Requirement	8 8			
		2.2.2 Monitoring Locations	8			
		2.2.3 Monitoring Parameters	9			
		2.2.4 Monitoring Schedule for the Reporting Period	9			
		2.2.5 Monitoring Equipment	9			
		2.2.6 Maintenance and Calibration of In-situ Instruments	9			
		2.2.7 Laboratory Measurement / Analysis	10			
	2.3	Event and Action Plan	10			
		2.3.1 Action and Limit Levels	10			
		2.3.2 Event and Action Plan	10			
	2.4	Water Quality Monitoring Results	10			
		2.4.1 Impact Water Quality Monitoring	10			
	2.5	Conclusion	11			
3	Env	ironmental Site Inspection and Audit	12			
	3.1	Environmental Site Inspection	12			
	3.2	Advice on the Solid and Liquid Waste Management Status	14			
	3.3	Implementation Status of Environmental Mitigation Measures				
	3.4	Summary of Exceedance of the Environmental Quality Performance Limit	15			
	3.5	Summary of Complaints, Notifications of Summons and Successful				
		Prosecutions	15			
4	Future Key Issues					
	4.1	Construction Programme for the Coming Month	16			
	4.2	Environmental Site Inspection and Monitoring Schedule for the Next				
		Reporting Period	16			
5	Con	clusions	17			

Figure

Λ				100		
Δ	n	n	Δr	าดเ	ice	20
/ N	μ	μ	CI.	IU		, 0

Appendix A. Project Organisation

Appendix B. Construction Works Programme

Appendix C. Construction Works Area

Appendix D. Environmental Site Inspection and Monitoring Schedule

Appendix E. Calibration Certificates

Appendix F. Event and Action Plan

Appendix G. Monitoring Data and Graphical Plots

Appendix H. Waste Flow Table

Appendix I. Status of Environmental Permits and Licences

Appendix J. Environmental Mitigation Measures Implementation Status

Tables	
Table 1.1: Contact Information of Key Personnel	6
Table 2.1: Locations of Marine Water Quality Monitoring Stations	8
Table 2.2: Impact Water Quality Monitoring Equipment	ç
Table 2.3: Derived Action and Limit Levels	10
Table 2.4: Summary of Exceedances	11
Table 3.1: Summary of Site Inspections and Recommendations	12
Table 3.2: Statistics on Environmental Complaints, Notifications of Summons and	
Successful Prosecutions	15
Table 4.1: Construction Activities for the Next Reporting Period	16

Executive summary

In July 2020, a Project Profile (PP) (Register No.: PP-606/2020) of the Airport City Link (ACL) (hereinafter as "the Project") was submitted for the application for permission to apply directly for an Environmental Permit (EP), which was approved by Environmental Protection Department (EPD) in August 2020. The EP of the Project (EP No.: EP-581/2020) was obtained in October 2020.

On 10 June 2021, Mott MacDonald Hong Kong Limited (MMHK) was commissioned by Airport Authority Hong Kong (AAHK) to provide Environmental Team (ET) consultancy services for the implementation of an Environmental Monitoring and Audit (EM&A) programme of the Project in accordance with the EP requirements throughout the Pre-construction, Construction and Post-construction phases.

The construction phase EM&A programme of the Project started on 26 July 2022. The construction of marine section was commenced on 26 July 2022, while the construction of the land section was commenced on 20 February 2023.

This is the 10th Monthly EM&A Report for the construction phase of the Project which summaries findings of the EM&A programme during the reporting period from 1 to 31 May 2023.

Key Construction Works in the Reporting Period

A summary of construction activities undertaken during the reporting period is presented below:

Marine Section

- Plant mobilization and material delivery for marine bored piling works
- Marine substructure works

Land Section

- GI works
- Underground utilities diversion work
- Bored pile work
- Temporary staircase installation

Environmental Monitoring and Audit Progress

The monthly EM&A programme was undertaken by ET in accordance with the approved EM&A Manual. A summary of the monitoring activities during the reporting period is presented below:

Table I: Summary Table for EM&A Activities in the Reporting Period

EM&A Activities	Number of Sessions
Water quality monitoring	13
Weekly environmental site inspections (Marine Section)	5
Weekly environmental site inspections (Land Section)	5

Breaches of Action and Limit Levels

Water Quality

The water quality monitoring results for dissolved oxygen (DO), turbidity and suspended solids (SS) obtained during the reporting period were within the corresponding Action and Limit Levels.

Complaint Log

There was no complaint in relation to the environmental impact received during the reporting period.

Notifications of Summons and Successful Prosecutions

There was no notifications of summons or successful prosecutions received during this reporting period.

Reporting Changes

There was no reporting change during the reporting period.

Future Key Issues

The future key issues to be undertaken in the upcoming month are:

Marine Section

- Plant mobilization and material delivery for marine bored piling works
- Marine substructure works

Land Section

- GI works
- Underground utilities diversion work
- Bored pile work
- Demolition

1 Introduction

1.1 Background

In July 2020, a Project Profile (PP) (Register No.: PP-606/2020) of the Airport City Link (ACL) (hereinafter as "the Project") was submitted for the application for permission to apply directly for an Environmental Permit (EP), which was approved by Environmental Protection Department (EPD) in August 2020. The EP of the Project (EP No.: EP-581/2020) was obtained in October 2020.

The Project is situated between the Airport Island and Hong Kong Port (HKP) Island, at the south of existing SkyPier on the Airport Island. To enhance vehicular mobility and walkability between HKP Island and the SKYCITY, the Project serves as a connection bridge providing shuttle services and pedestrian pathway.

The construction for the Project consists of a marine section in a marine area between the Airport Island and HKP Island, and a land section on the Airport Island and HKP Island. The connection bridge comprises of approximately 400m long marine section and 450m long land section. The construction works of marine section will be carried out by marine works Contractor, while the construction works of land section will be carried out by land works Contractor.

On 10 June 2021, Mott MacDonald Hong Kong Limited (MMHK) was commissioned by Airport Authority Hong Kong (AAHK) to provide Environmental Team (ET) consultancy services for the implementation of an Environmental Monitoring and Audit (EM&A) programme in accordance with the EP requirements throughout the Pre-construction, Construction and Post-construction phases.

The construction phase EM&A programme of the Project started on 26 July 2022. The construction of marine section was commenced on 26 July 2022, while the construction of the land section was commenced on 20 February 2023.

This is the 10th Monthly EM&A report summarising the key findings of the construction phase EM&A programme from 1 to 31 May 2023 (the reporting period) and is submitted to fulfil requirements in Condition 3.5 of EP and Section 11.2 of EM&A Manual of the Project.

1.2 Project Organisation

The organisation chart and lines of communication with respect to the on-site environmental management structure of the key personnel are shown in **Appendix A**. The key personnel contact names and numbers are summarized in **Table 1.1.**

Table 1.1: Contact Information of Key Personnel

Party	Position	Name	Telephone
Project Manager's Representative (Airport Authority Hong Kong)	Senior Project Engineer, Environment	Becky Yan	2183 2773
Environmental Team (ET)	Environmental Team Leader	Thomas Chan	2828 5967
(Mott MacDonald Hong Kong Limited)	Deputy Environmental Team Leader	Gary Chow	2828 5874
Independent Environmental Checker (IEC)	Independent Environmental Checker	Y W Fung	3922 9366

Party	Position	Name	Telephone	
(AECOM Asia Company Limited)	Deputy Independent Environmental Checker	Lemon Lam	3922 9381	
Main Contractor – Marine Section	Senior Project Manager	Brian Ho	9041 7535	
(Gammon Engineering & Construction Company Limited)	Environmental Officer	Elena Lai	6841 3324	
Main Contractor – Land Section	Project Manager	Kingsley Chiang	9424 8437	
(China State Construction Engineering (HK) Ltd.)	Senior Environmental Officer	William Chan	5408 3045	

1.3 Construction Works Programme and Construction Works Area

The construction phase EM&A programme of the Project started on 26 July 2022. The construction of marine section was commenced on 26 July 2022, while the construction of the land section was commenced on 20 February 2023.

The construction works programme and the construction works area of the Project are shown in **Appendix B** and **Appendix C** respectively.

1.4 Construction Works undertaken during the Reporting Period

A summary of construction activities undertaken during this reporting period is presented below:

Marine Section

- Plant mobilization and material delivery for marine bored piling works
- Marine substructure works

Land Section

- GI works
- Underground utilities diversion work
- Bored pile work
- Temporary staircase installation

2 Water Quality

2.1 Baseline Water Quality Monitoring

As stipulated in the EM&A Manual, the construction activities under sea water level for the Project will commence in a month after completion of that of Intermodal Transfer Terminal Bonded Vehicular Bridge (ITT-BVB). Therefore, it is likely that the period for baseline monitoring would overlap with the construction activities under sea water level of ITT-BVB, which may influence the baseline water quality for the Project.

Since the baseline monitoring of ITT-BVB project has been carried out at the same proposed baseline monitoring locations of the Project during 15 August 2019 – 10 September 2019, and 28 November 2019 – 24 December 2019 covering both dry and wet seasons, which was carried out before any marine construction activities in the vicinity of the Project. Hence, the baseline monitoring data from ITT-BVB would be the most recent and representative to the baseline condition of the water quality in the vicinity of the Project without any interference. Thus, the baseline monitoring data from ITT-BVB would be adopted for the Project.

ET submitted the baseline monitoring report of the Project on 12 November 2021 and EPD expressed no comment on 24 November 2021.

2.2 Impact Water Quality Monitoring

2.2.1 Monitoring Requirement

The impact water quality monitoring was conducted three days per week at mid-flood and midebb tides, at 5 water quality monitoring stations. Samples were taken at three depths, namely, 1m below water surface, mid-depth and 1m above sea bed, except where the water depth less than 6m, the mid-depth station was omitted. For locations with water depth less than 3m, only the mid-depth station was monitored. Duplicate in-situ measurements and water samples were collected from each independent monitoring event for all parameters to ensure a robust statistically interpretable dataset.

2.2.2 Monitoring Locations

The water quality monitoring was conducted at three locations in the sea channel between the HKIA and the HKBCF (M1, M2 and M3) and two control stations (C1 and C2), locations are shown in **Figure 2.1** and summarized in **Table 2.1**.

Table 2.1: Locations of Marine Water Quality Monitoring Stations

ID	Monitoring Station	Easting	Northing
M1	Impact Station	812423	819635
M2 ⁽¹⁾	Impact Station	812629	819845
M3 ⁽²⁾	Impact Station	812586	820069
C1	Control Station - West	812419	820670
C2	Control Station - East	813072	820595

Notes:

^{1.} As updated in the baseline monitoring report, the water quality monitoring at M2 station was shifted to bring it closer to the Project site and away from the SkyPier ferry movements for better representation.

 As updated in the baseline monitoring report, the water quality monitoring at M3 station was shifted to the location near the seawater intake of HKBCF to better represent the potential water quality impacts at the nearby sensitive receiver.

2.2.3 Monitoring Parameters

For the 3 impact stations (M1 to M3) and 2 control stations (C1 and C2), monitoring of DO, DO%, pH, temperature, turbidity, salinity, SS and water depth were undertaken.

Other relevant data were also recorded, including monitoring location, time, tidal stages, weather conditions and any special phenomena or work during the monitoring.

2.2.4 Monitoring Schedule for the Reporting Period

Construction impact monitoring for water quality was undertaken in compliance with the EM&A Manual during the reporting period.

The schedule for water quality monitoring of the reporting period is presented in **Appendix D**.

2.2.5 Monitoring Equipment

Water samples for all monitoring parameters were collected, stored, preserved and analysed according to the Standard Methods, APHA 21st ed. and/or other methods as agreed by the EPD. In-situ measurements at monitoring locations including dissolved oxygen (DO), dissolved oxygen saturation (DO%), pH, temperature, turbidity, salinity and water depth were collected using the equipment listed in **Table 2.2**.

Water samples for suspended solids (SS) analysis were stored in suitable containers provided by the HOKLAS laboratory with no preservative added, packed in ice (cooled to 4°C without being frozen) and delivered to the HOKLAS laboratory as soon as possible after collection.

Table 2.2: Impact Water Quality Monitoring Equipment

Equipment	Brand and Model	Quantity
Water Sampler	Van Dorn Water Sampler	2
Monitoring Position Equipment (measurement of DGPS)	Garmin eTrex 20x	1
Water Depth Detector (measurement of water depth)	Garmin STRIKER™ Series	1
Multifunctional Meter (measurement of DO, DO%, temperature, turbidity, salinity and pH)	YSI ProDSS (Multiparameter Sampling Instrument)	1

2.2.6 Maintenance and Calibration of In-situ Instruments

In-situ monitoring instruments for water quality parameters were checked, calibrated and certified by a laboratory accredited under HOKLAS before use. Responses of sensors and electrodes were checked with certified standard solutions before each use.

Wet bulb calibration for DO measurement was carried out before commencement of monitoring and after completion of all measurements each day. The turbidity meter was calibrated in order to establish the relationship between NTU units and the levels of suspended solids. A zero check in distilled water was performed with the turbidity probe at least once per monitoring day. The probe was then calibrated with a solution of known NTU. Standard buffer solutions of at least pH 7 and pH 10 was used for calibration of the pH instrument before and after use on each monitoring day.

Calibration certificates of the monitoring equipment used in the monitoring for water quality parameters are provided in **Appendix E**.

2.2.7 Laboratory Measurement / Analysis

Analysis of SS was out in a HOKLAS accredited laboratory, ALS Technichem (HK) Pty Ltd (Reg. No. HOKLAS 066). Sufficient water samples were collected at each of the control stations and impact stations for carrying out the laboratory SS determination.

The SS determination works started within 24 hours after collection of the water samples. The analysis followed the APHA 2540D analytical method with a detection limit of 1 mg/L.

2.3 Event and Action Plan

2.3.1 Action and Limit Levels

The Action and Limit Levels for the impact monitoring stations were extracted from Table 2.8 of the Baseline Monitoring Report of ITT-BVB. The derived Action and Limit Levels are summarized in **Table 2.3**.

Table 2.3: Derived Action and Limit Levels

Parameters	Action Level	Limit Level
Impact Stations M1 and M2		
DO in mg/L		
Surface & Middle	4.3	4.0
Bottom	3.8	3.0
SS in mg/L	14.2	17.4
	AND	AND
	120% of upstream control station at the same tide of the same day	130% of upstream control station at the same tide of the same day
Turbidity in NTU	11.0	16.3
	AND	AND
	120% of upstream control station at the same tide of the same day	130% of upstream control station at the same tide of the same day
Impact Station M3		
SS in mg/L	33	42

Notes:

- 1. For DO measurement, non-compliance occurs when the monitoring result is lower than the limits.
- 2. For parameters other than DO, non-compliance of water quality occurs when the monitoring result is higher than the limits.
- 3. Depth-averaged results are used unless specified otherwise.
- 4. Impact station M3 is represents the impact station SR1A of "Expansion of Hong Kong International Airport into a Three-Runway System". The AL levels for M3 in Table 2.3 is referencing the agreed and adopted AL levels of SR1A from the Updated EM&A Manual for Expansion of Hong Kong International Airport into a Three-Runway System.

2.3.2 Event and Action Plan

In the event of water quality monitoring results at impact stations exceeding the Action and/or Limit levels for water quality as defined in **Table 2.3**, the actions in accordance with the Event and Action Plan presented in **Appendix F** shall be carried out.

2.4 Water Quality Monitoring Results

2.4.1 Impact Water Quality Monitoring

The water quality monitoring results for dissolved oxygen (DO), turbidity and suspended solids (SS) obtained during the reporting period were within the corresponding Action and Limit Levels.

Table 2.4 presents the summary of exceedances during the reporting period. Detailed impact monitoring results and relevant graphical plots are presented in **Appendix G**.

Table 2.4: Summary of Exceedances

Date	Parameter(s)	Affected Station(s)	Tide	Exceedance Type
N/A	N/A	N/A	N/A	N/A

2.5 Conclusion

The water quality monitoring results for dissolved oxygen (DO), turbidity and suspended solids (SS) obtained during the reporting period were within the corresponding Action and Limit Levels.

In the meantime, the Contractor was reminded to implement and maintain all mitigation measures during weekly site inspection and regular environmental management meetings. These include maintaining mitigation measures properly as recommended in the EM&A Manual.

3 Environmental Site Inspection and Audit

3.1 Environmental Site Inspection

Site inspections for marine and land section were carried out by ET on a weekly basis to monitor the implementation of proper environmental pollution control mitigation measures for the Project. Key observations were recorded in the site inspection checklist and passed to the Contractors together with the appropriate recommended mitigation measures where necessary.

Marine Section

During the reporting period, site inspections were carried out on 2, 9, 16, 23 and 30 May 2023 for marine section. Joint IEC site inspection for marine section was carried out on 16 May 2023. Monthly landscape and visual site audit was carried out on 16 May 2023.

Land Section

During the reporting period, site inspections were carried out on 3, 8, 15, 22 and 29 May 2023 for land section. Joint IEC site inspection for land section was carried out on 15 May 2023. Monthly landscape and visual site audit was carried out on 15 May 2023.

Key observations and reminders during the site inspections and landscape and visual site audit are described in **Table 3.1**.

Table 3.1: Summary of Site Inspections and Recommendations

Marine Section	on		
Inspection Date	Key Observations / Reminders	Recommendations / Actions	Close-Out Date
2 May 2023	Floater of silt curtain as installed at Pier 3 was found damaged.	The Contractor should arrange checking and repairing to ensure the integrity of silt curtain	9 May 2023
9 May 2023	Floaters of obsolete silt curtains at Pier 4 and Pier 6 were damaged by tidal movement.	The Contractor should remove the obsolete silt curtain materials at Pier 4 and Pier 6 to minimise potential floating refuse to avoid adverse impacts to the marine environment.	23 May 2023
9 May 2023	Silt curtain should be installed and maintained properly (Reminder).	The Contractor was reminded to provide regular maintenance to ensure the silt curtain as installed at Pier 7 remains intact.	9 May 2023
16 May 2023	Wrapping for floaters of silt curtain at Pier 7 was damaged.	The Contractor should arrange maintenance for the silt curtain to minimise potential floating refuse from the floaters and ensure the silt curtain remains intact.	23 May 2023
16 May 2023	Improper collection of general refuse at the edge of access platform of Pier 6 was observed.	The Contractor should collect the general refuse at the designated point to prevent refuse from getting into sea water.	23 May 2023
23 May 2023	General refuse were not properly disposed at Pier 6.	The Contractor should provide cleaning and disposal of the general refuse at the designated	30 May 2023

		point to maintain good housekeeping.	
Land Section			
Inspection Date	Key Observations / Reminders	Recommendations / Actions	Close-Out Date
3 May 2023	The muddy water was found at the outlet of wastewater treatment facility and wastewater was overflowing from the sedimentation tank, causing flooding in nearby area.	The Contractor should provide sufficient wastewater treatment facilities and provide regular maintenance to ensure the discharge quality could meet the requirements specified in the discharge licence.	8 May 2023
3 May 2023	No proper wheel washing facility was provided at vehicular site exit.	The Contractor should review and provide proper arrangement for wheel washing operation subject to work progress. Every vehicles leaving the site should be washed to remove any dusty materials from its body and wheels and the wastewater from wheel washing should be treated prior to discharge.	8 May 2023
3 May 2023	Excavated soil was placed on the temporary drain and the discharge point.	The Contractor should relocate the soil and avoid stockpiling near the temporary drain and discharge point to minimise ingress of soil and sand into the public drainage.	8 May 2023
3 May 2023	No covering was provided for the idled stockpile.	The Contractor should cover the idled stockpile entirely for dust suppression.	8 May 2023
3 May 2023	Mitigation measures to protect the surface drain were observed insufficient (Reminder).	The Contractor was reminded to replace the geotextile for protection of the surface drain.	3 May 2023
3 May 2023	Mitigation measures to prevent seepage of sand and silt from the site were observed insufficient (Reminder).	The Contractor was reminded to seal the bottom of hoarding to prevent seepage of sand and silt from the site.	3 May 2023
3 May 2023	Wastewater treatment facilities should be always on standby (Reminder).	The Contractor was reminded to ensure the wastewater treatment facility was ready onsite for wastewater handling.	3 May 2023
3 May 2023	Temporary drainage plan should be updated regularly to prevent construction runoff from entering the public drain (Reminder).	The Contractor was reminded to update the temporary drainage plan and ensure the existing drain was intercepted to prevent construction runoff from entering the public drain.	3 May 2023
8 May 2023	The wastewater treatment facility was not in operation and the setup was not completed.	The Contractor should ensure the wastewater treatment facility was ready for wastewater handling, especially during the rainy weather, and keep the maintenance record for inspection.	15 May 2023
8 May 2023	Mitigation measures to prevent mud accumulated at temporary	The Contractor was reminded to provide regular cleaning for the	8 May 2023

	drain were observed insufficient	temporary drain to prevent mud	
	(Reminder).	accumulated.	
8 May 2023	Wastewater from the wheel washing should be collected and treated properly prior discharge (Reminder).	The Contractor was reminded that wastewater from wheel washing should be properly collected and treated when the vehicular site exit is in used.	8 May 2023
8 May 2023	NRMM label was observed fade on the excavator (Reminder).	The Contractor was reminded to replace the faded NRMM label with a valid label displayed on the excavator	8 May 2023
8 May 2023	Mitigation measures to avoid dust emission at grouting station were observed insufficient (Reminder).	The Contractor was reminded to provide shelters on the top and the three sides for grouting station during operation to avoid dust emission	8 May 2023
15 May 2023	Water seepage from the wastewater treatment facility was observed.	The Contractor should repair the wastewater treatment facility for proper operation.	22 May 202
15 May 2023	Bunding for the public drain was damaged and debris and mud were found at the drain.	The Contractor should provide cleaning and reinstate the bunding for preventing any muddy runoff and construction materials from entering the public drain.	22 May 202
15 May 2023	NRMM label was observed fade on the generator (Reminder).	The Contractor was reminded to replace the faded NRMM label with a valid label displayed on the generator.	15 May 202
22 May 2023	The maintenance record of the wastewater treatment facility was not duly completed.	The Contractor should properly complete the maintenance record of the wastewater treatment facility daily.	29 May 202
22 May 2023	Cleaning for the drains was observed insufficient (Reminder).	The Contractor was reminded to provide regular cleaning for the drain to ensure adequate capacity for wastewater collection and diversion to the wastewater treatment facility.	22 May 202
22 May 2023	Wheel washing for vehicles should be provided prior to leaving construction site (Reminder).	The Contractor was reminded to provide wheel washing for vehicles leaving construction site and keep the public road free of dust.	22 May 202
22 May 2023	Mitigation measures to avoid muddy runoff and seepage were observed insufficient (Reminder).	The Contractor was reminded to cover the stockpile to minimise generation of muddy runoff and prevent any seepage of muddy runoff to the public road.	22 May 202
29 May 2023	NRMM label on the boring machine for ground investigation was missing.	The Contractor should display valid NRMM label on the machinery.	On-going

3.2 Advice on the Solid and Liquid Waste Management Status

The Contractors were registered as chemical waste producers for the Project. Construction and demolition (C&D) material sorting was carried out on site. Sufficient numbers of receptacles were provided for general refuse collection and sorting. Excavated inert C&D materials were reused to

minimise the disposal of C&D waste to public fill. The Contractors were reminded to maintain on site waste sorting and recording system and maximize reuse / recycling of C&D wastes, whenever these are generated.

The monthly summary of waste flow table for marine and land section are detailed in **Appendix H**.

The valid environmental licenses and permits for the Project during the reporting period are summarized in **Appendix I**.

3.3 Implementation Status of Environmental Mitigation Measures

In response to the site audit findings, the Contractors carried out corrective actions.

A summary of the environmental mitigation measures implementation status is presented in **Appendix J**. Necessary mitigation measures were implemented properly, observations and reminders were issued to the Contractors where actions were taken by the Contractors to rectify the identified issues.

3.4 Summary of Exceedance of the Environmental Quality Performance Limit

Water Quality

The water quality monitoring results for dissolved oxygen (DO), turbidity and suspended solids (SS) obtained during the reporting period were within the corresponding Action and Limit Levels.

Detailed impact monitoring results and relevant graphical plots are presented in Appendix G.

3.5 Summary of Complaints, Notifications of Summons and Successful Prosecutions

Complaint Log

There was no complaint received in relation to the environmental impact during the reporting period.

Notifications of Summons or Status of Prosecution

There was no notification of summons or prosecutions received during the reporting period.

Cumulative Statistics

Statistics on complaints, notifications of summons and successful prosecutions are summarized in **Table 3.2.**

Table 3.2: Statistics on Environmental Complaints, Notifications of Summons and Successful Prosecutions

Reporting Period	Environmental Complaints	Notifications of Summons	Successful Prosecutions
This reporting period (May 2023)	0	0	0
From commencement date of construction to end of reporting period	0	0	0

4 Future Key Issues

4.1 Construction Programme for the Coming Month

As informed by the Contractors, the major construction activities for the next reporting period (Jun 2023) are summarized in **Table 4.1.**

Table 4.1: Construction Activities for the Next Reporting Period

Marine Section	1
Period	Description of Activities
Jun 2023	 Plant mobilization and material delivery for marine bored piling works Marine substructure works
Land Section	
Period	Description of Activities
Jun 2023	 GI works Underground utilities diversion work Bored pile work Demolition

4.2 Environmental Site Inspection and Monitoring Schedule for the Next Reporting Period

The tentative schedule for weekly site inspection and water quality monitoring for the next reporting period is provided in **Appendix D**.

5 Conclusions

General

The construction works for the Project commenced on 26 July 2022. The ET of the Project has undertaken environmental site inspections and water quality monitoring under the construction phase EM&A programme during the reporting period.

Water Quality Monitoring

The water quality monitoring results for dissolved oxygen (DO), turbidity and suspended solids (SS) obtained during the reporting period were within the corresponding Action and Limit Levels.

Environmental Site Inspections

Environmental site inspections were carried out 5 times for marine section and 5 times for land section during the reporting period. Recommendations on remedial actions were given to the Contractors for the deficiencies identified during the site inspections.

Complaint Log

There was no complaint received in relation to the environmental impact during the reporting period.

Reporting Changes


There was no reporting change during the reporting period.

Notifications of Summons and Successful Prosecutions

There was no notification of summons or successful prosecutions received during the reporting period.

Figure


Figure 2.1 Water Quality Monitoring Locations




Appendices


Appendix A. Project Organisation

Management Organizations for EP Condition 2.3



Appendix B. Construction Works Programme





C19W10/01 - ACL - Monthly Programme Rev.D Updated as of 31 May 2023

vity ID	Activity Name	Orig	DWP Rev.B		Start	Finish Total Physica				202	23			
•		Dur	Start	Finish			Float	Complete	May	Jun	Jul	Aug		
									16	17	18	19		
19W10.U.SD292	Cantilever Segment Erection (7 Cycles, 10 days per cycle)	70	16-Jun-23	14-Sep-23	23-Aug-23	20-Nov-23	-52	0%			Cantilever Segment Erection	(7 Cycles, 10 days per cyc		
ACL P4 Span														
19W10.U.SD302	Erection of Hammer Head	28	25-May-23	30-Jun-23	04-Aug-23	08-Sep-23	15	0%			Erection of Hammer Head			
ACL P3 Span														
19W10.U.SD367	Fabrication and Delivery of Bearing (for P3 & P8)	200	01-Nov-22	21-Jun-23	15-Feb-23 A	13-Jun-23	156	90%						
Viaduct Parapet Erection														
19W10.A.C0W555	Off-site Fabrication and Delivery of Precast Parapet	180	06-May-23	20-Dec-23	06-Jul-23	19-Feb-24	-8	0%		Off-site Fabrication and Delivery of Precast Par	apet			
Top Railing and Road Light	ing Plinth													
19W10.A.C0W790	Off-site Fabrication and Delivery of Top Railing	180	06-May-23	20-Dec-23	06-Jul-23	19-Feb-24	28	0%		Off-site Fabrication and Delivery of Top Ra	iling			
Navigation Aids Installation														
19W10.A.C0W875	Off-site fabrication and delivery	107	30-May-23	16-Oct-23	21-Aug-23	03-Jan-24	43	0%			Off-s	ite fabrication and delivery		


Crit Milestone Actual Milestone Start Constraint ▼ Finish Constraint Remaining Work Critical Remaining Work No Successors

Project ID: C19W10/01-DWP-D-M15 Three-Month Rolling Programme (as of 31 May 2023) Page 2 of 2

Data Date: 31-May-23 Printed: 30-May-23 15:51 Layout: C19W10/01 ACL 3MR M15

TASK filter: 3 Mths Rolling.

Date	Revision	Checked	Approved
26-Feb-22	Initial Works Programme	DW	BH
10-May-22	Detailed Works Programme	DW	BH
22-Aug-22	Detailed Works Programme	DW	RN
31-Mar-23	Detailed Works Programme	DW	RN
31-May-23	3MRP - Update	DW	BH





Preliminary Works Programme for Contract C21W18 - Airportcity Link 20230529 - Airportcity Link(2023-05-25) - CWPG-A04 for AA MU12



國際機場 AIRPORT													
ity ID	Activity Name		OD	Start	Finish	Total Float	Physical % Complete	Mar	Apr	Mey	2023	Jul	Aug
20230529 - Airportcity Link(20	023-05-25) - CWP(G-A04 for AA MII12				11001	Complete	Mar	Apr	May	Jun	Jui	Aug
	020-00-20) - OWI (SAUTION ACTIONS											
Contract Dates													
Access Dates							-						
A.D. 1000							1000/		· .				
AD_1000	Access to C	21W18/1 - Commencement of Works	0	06-Jun-22 08:00 A			100%					! ! !	! ! !
AD_1010	Access to C	21W18/2 - Commencement of Works	0	06-Jun-22 08:00 A			100%						: : : : :
AD_1020	Access to C	21W18/4B - Commencement of Works	0	06-Jun-22 08:00 A			100%						
AD_1030	Access to C	21W18/7 - Commencement of Works	0	06-Jun-22 08:00 A			100%						
AD_1040	Access to C	21W18/8 - Commencement of Works	0	06-Jun-22 08:00 A			100%						
AD_1050	Access to C	221W18/6 - 26 Jan 23	0	01-Jun-23 08:00*		-126	0%			•			
AD_1060	Access to C	221W18/5 - 1 Mar 2023	0	01-Mar-23 08:00 A			100%						
AD_1070	Access to C	21W18/4A - 3 Mar 2023	0	01-Mar-23 08:00 A			100%						: : : :
Schedule of Anticipated BD Approv	val Dates (PS Appendix C	4)											: : : :
BD_1000		lans for SKYCITY Platform and Viaduct Portion (Including piles, pile caps tructure) - 30 Apr 22	0		13-Sep-22 18:00 A		100%						
BD_1010	Structural P	lans for HKP Platform and Viaduct Portion (Including piles, pile caps and ure) - 30 Apr 22	0		13-Sep-22 18:00 A		100%						
BD_1020	· ·	lans for SKYCITY Platform Canopy - 30 Sep 22	0		31-May-23 18:00*	-243	0%						
BD_1030	Structural P	lans for HKP Platform Canopy - 30 Sep 22	0		31-May-23 18:00*	-243	0%						
BD_1040	Drainage P	lans for SKYCITY Platform and Viaduct SKYCITY Portion - 31 Jul 22	0		06-Mar-23 18:00 A		100%	•					
BD_1050	Drainage P	lans for HKP Platform and Viaduct HKP Portion - 31 Jul 22	0		06-Mar-23 18:00 A		100%	*					: : : :
BD_1060	Drainage P	lans for Associated Roads at Airport Island - 31 Jul 22	0		06-Mar-23 18:00 A		100%	*					: : : :
BD_1070	Roadworks	- 31 Jul 22	0		06-Mar-23 18:00 A		100%	*					
BD_1080	Structural P	lans for At-Grade Plant Room - 31 Jul 22	0		13-Sep-22 18:00 A		100%						: : : :
BD_1090	Building Dra	ainages Plans for At-Grade Plant Room - 31 Jul 22	0		06-Mar-23 18:00 A		100%	*					: : : :
BD_1100	Structural P	lans for Miscellaneous Items (including lamp post and signage) - 30 Sep	0		31-May-23 18:00*	-243	0%			•			
Procurement							-						
Subcontractor													
General Works													; ; ; ;
K2_G_PR_1000	Provision of	Survey Services	20	06-Jun-22	28-Jun-22		100%						; ; ; ;
K2_G_PR_1010	Cable Dete	ction	19	08:00 A 06-Jun-22	18:00 A 27-Jun-22 18:00 A		100%						
				08:00 A	18:00 A				<u>i</u>		<u>i</u>	<u> </u>	:
Actual Work ◆	◆ Milestone	Project ID: CWPG-A04D-IPM-A	Δ-12		Data Da	te: 31-May	y-23			Date	Revision	Checked	Approve
Remaining Work Critical Remaining Work		Page 1 of 25	rt- 12		Printed:	30-May-2 C21W18	314:50			10-May-23	. C21W18-CWPG	A04 Gary Yeung	Kingsley Chi



Preliminary Works Programme for Contract C21W18 - Airportcity Link 20230529 - Airportcity Link(2023-05-25) - CWPG-A04 for AA MU12

中国連謀工程(春港)有限公司 CHINA STATE CONSTRUCTION ENGRG. (HONG KONG) LTD.

ity ID		Activity Name	OD	Start	Finish	Total	Physical %				2023			
					ļ	Float	Complete	Mar	Apr	May	Jun	Jul	Aug	S
	K2_G_PR_1020	Traffic Consultant	19	06-Jun-22 08:00 A	27-Jun-22 18:00 A		100%	1				: : :		
	K2_G_PR_1030	Site Miscellaneous Works including. Instrumental installation	45	06-Jun-22 08:00 A	30-Jun-22 18:00 A		100%					 		
	K2_G_PR_1040	Temporary Electricity and Water Supply Establishment	22	06-Jun-22 08:00 A	30-Jun-22 18:00 A		100%					-		
	K2_G_PR_1070	Independent Checking Engineer (ICE)	38	06-Jun-22 08:00 A	20-Jul-22 18:00 A		100%					 		
	K2_G_PR_1080	Design Consultant Services (Facade)	75	06-Jun-22 08:00 A	05-Aug-22 18:00 A		100%					1		
	K2_G_PR_1090	Lab Test Services	55	06-Jun-22 08:00 A	15-Sep-22 18:00 A		100%					: - 1		
	K2_G_PR_1100	Ground Investigation	45	06-Jun-22 08:00 A	30-Aug-22 18:00 A		100%							
	K2_G_PR_1110	Demolition Works	60	06-Jun-22 08:00 A	27-Sep-22 18:00 A		100%							
	K2_G_PR_1120	Piling Works	70	06-Jun-22 08:00 A	30-Sep-22 18:00 A		100%							
	K2_G_PR_1130	Fresh and Salt Water Supply Mains	75	06-Jun-22 08:00 A	21-Mar-23 18:00 A		100%							
	K2_G_PR_1160	Metal and Glass Canopy	150	06-Jun-22 08:00 A	11-Jul-23 18:00	211	0%					: :		
	K2_G_PR_1170	Metal Cladding Facade	150	06-Jun-22 08:00 A	11-Jul-23 18:00	211	0%							
	K2_G_PR_1180	Structural Steelwork for Canopy	150	06-Jun-22 08:00 A	11-Jul-23 18:00	211	0%							
	K2_G_PR_1210	Asphalt Laying	49	06-Jun-22 08:00 A	10-Aug-22 18:00 A		100%							
	K2_G_PR_1220	Road Marking	49	06-Jun-22 08:00 A	02-Aug-22 18:00 A		100%					-		
	K2_G_PR_1230	Temporary Road Light	49	18-Aug-22 08:00 A	31-Aug-22 18:00 A		100%							
	K2_G_PR_1250	Specialist for Fuel Inlet Pipe Modification Works	98	06-Jun-22 08:00 A	17-Oct-22 18:00 A		100%						-4 	
	K2_G_PR_1300	Prestressing	240	06-Jun-22 08:00 A	24-Oct-23 18:00	134	0%							:
	K2_G_PR_1320	Movement Joint for Viaduct	90	06-Jun-22 08:00 A	21-Sep-22 18:00 A		100%							
	K2_G_PR_1330	Landsacpe Specialist	150	01-Jun-23 08:00	28-Nov-23 18:00	54	0%							
-	E&M Works		<u> </u>		<u>'</u>							: : :		
	EM_1130	Mechanical System - Prepare sub-contract document	30	06-Jun-22 08:00 A	06-Jul-22 18:00 A		100%							
	EM_1140	Mechanical System - invite sub-contract tender and return quotation	30	07-Jul-22 08:00 A	06-Aug-22 18:00 A		100%							
	EM_1150	Mechanical System - Quotation assessment	14	08-Aug-22 08:00 A	30-Aug-22 18:00 A		100%							
	EM_1160	Mechanical System - Confirm sub-contract	60	01-Sep-22 08:00 A	02-Nov-22 18:00 A		100%							
	EM_1180	Hydraulic System - Prepare sub-contract document	30	06-Jun-22 08:00 A	06-Jul-22 18:00 A		100%							
	EM_1190	Hydraulic System - invite sub-contract tender and return quotation	30	07-Jul-22 08:00 A	06-Aug-22 18:00 A		100%							
	EM_1200	Hydraulic System - Quotation assessment	14	08-Aug-22 08:00 A	30-Aug-22 18:00 A		100%				-	:		

Actual Work Remaining Work Critical Remaining Work ◆ Milestone

Project ID: CWPG-A04D-IPM-AA-12 Page 2 of 25

Data Date: 31-May-23 Printed: 30-May-2314:50 Layout: C21W18 - 3M

Date	Revision	Checked	Approved
10-May-23	C21W18 - CWPG-A04	Gary Yeung	Kingsley Chiang



Preliminary Works Programme for Contract C21W18 - Airportcity Link 20230529 - Airportcity Link(2023-05-25) - CWPG-A04 for AA MU12

中国連謀工程(春港)有限公司 CHINA STATE CONSTRUCTION ENGRG. (HONG KONG) LTD.

A (: '/ '-	國際機場 AIRPORT		1	1 0: :	· -						0000			
Activity ID		Activity Name	OD	Start	Finish	Total Float	Physical % Complete	Mar	Apr	May	2023 Jun	Jul	Aug	Sep
	EM_1210	Hydraulic System - Confirm sub-contract	60	01-Sep-22 08:00 A	02-Nov-22 18:00 A		100%	ividi	, w	iviay	Juli	Jui	Aug	
	EM_1230	Electrical System - Prepare sub-contract document	30	06-Jun-22 08:00 A	06-Jul-22 18:00 A		100%					! ! !		
	EM_1240	Electrical System - invite sub-contract tender and return quotation	30	07-Jul-22 08:00 A	06-Aug-22 18:00 A		100%			:				
	EM_1250	Electrical System - Quotation assessment	14	08-Aug-22 08:00 A	30-Aug-22 18:00 A		100%			:		<u> </u>		
	EM_1260	Electrical System - Confirm sub-contract	60	01-Sep-22 08:00 A	02-Nov-22 18:00 A		100%			:				
	EM_1280	Lift and Escalator - Prepare sub-contract document	30	06-Jun-22 08:00 A	06-Jul-22 18:00 A		100%						;	
	EM_1290	Lift and Escalator - invite sub-contract tender and return quotation	30	07-Jul-22 08:00 A	06-Aug-22 18:00 A		100%					i	;	·
	EM_1300	Lift and Escalator - Quotation assessment	14	08-Aug-22 08:00 A	30-Aug-22 18:00 A		100%		1			1	 	
	EM_1310	Lift and Escalator - Confirm sub-contract	60	31-Aug-22 08:00 A	20-Oct-22 18:00 A		100%						 	
	EM_1330	Airport System - Prepare sub-contract document	30	06-Jun-22 08:00 A	06-Jul-22 18:00 A		100%					1	,	:
	EM_1340	Airport System - invite sub-contract tender and return quotation	30	07-Jul-22 08:00 A	06-Aug-22 18:00 A		100%		 			1) - - - - -	!
	EM_1350	Airport System - Quotation assessment	14	08-Aug-22 08:00 A	22-Aug-22 18:00 A		100%		 			1)	!
	EM_1360	Airport System - Confirm sub-contract	60	23-Aug-22 08:00 A	02-Nov-22 18:00 A		100%		 			1 1 1		: : :
	EM_2040	Fire Service System - Prepare sub-contract document	30	01-Jun-23 08:00	07-Jul-23 18:00	242	0%		 				1	:
	EM_2050	Fire Service System - invite sub-contract tender and return quotation	30	08-Jul-23 08:00	11-Aug-23 18:00	242	0%		1					
	EM_2060	Fire Service System - Quotation assessment	14	12-Aug-23 08:00	28-Aug-23 18:00	242	0%					1		
	EM_2070	Fire Service System - Confirm sub-contract	60	29-Aug-23 08:00	09-Nov-23 18:00	242	0%		1					
	Facade, Structural Steel for Canopy, Be	aring							:			1		
	Aluminium Canopy Feature						-							
	KD2_G_PR_3098	BD submission approval for canopy main frame Prior to Schematic Design	0	01-Jun-23 08:00		-199	0%				•	 	; ;	
	KD2_G_PR_4000	Schematic Design (Inhabit)	60	16-Feb-23 08:00 A	01-Jun-23 18:00	-199	60%				•			
	KD2_G_PR_4010	Detail Design Preparation and submission	45	02-Jun-23 08:00	26-Jul-23 18:00	-199	0%		1					
	KD2_G_PR_4020	Design drawing to AA for Approval/ Comment	28	27-Jul-23 08:00	28-Aug-23 18:00	-199	0%				-			
	KD2_G_PR_4022	Design drawing to Consultant for Approval/ Comment	28	27-Jul-23 08:00	28-Aug-23 18:00	-199	0%		1					
	KD2_G_PR_4030	Subletting to Subcontractor - Tendering Document Stage	14	29-Aug-23 08:00	13-Sep-23 18:00	-199	0%		1	; 			 	
	KD2_G_PR_4070	BD submission preparation for canopy sub frame (Inhabit)	45	29-Aug-23 08:00	21-Oct-23 18:00	-199	0%		1				; ;	
	Bearings			13.00	1.5.00				1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	: :	-	<u> </u>	 	
	KD2_G_PR2200	Procurement of Sub-contractor	99	06-Jun-22 08:00 A	21-Sep-22 18:00 A		100%				-			

Actual Work ◆ Milestone Remaining Work Critical Remaining Work

Project ID: CWPG-A04D-IPM-AA-12 Page 3 of 25

Data Date: 31-May-23 Printed: 30-May-2314:50 Layout: C21W18 - 3M

Date	Revision	Checked	Approved
10-May-23	C21W18 - CWPG-A04	Gary Yeung	Kingsley Chiang




Remaining Work

Critical Remaining Work

Preliminary Works Programme for Contract C21W18 - Airportcity Link 20230529 - Airportcity Link(2023-05-25) - CWPG-A04 for AA MU12

中国連謀工程(香港)有限公司 CHINA STATE CONSTRUCTION ENGRG. (HONG KONG) LTD.



Page 4 of 25

Printed: 30-May-2314:50


TASK filters: C21W18 - 3 M, Without WBS Summary.

Layout: C21W18 - 3M



Preliminary Works Programme for Contract C21W18 - Airportcity Link 20230529 - Airportcity Link(2023-05-25) - CWPG-A04 for AA MU12

中国連禁工程(香港)有限公司 CHINA STATE CONSTRUCTION ENGRG. (HONG KONG) LTD.



Remaining Work

Critical Remaining Work

Project ID: CWPG-A04D-IPM-AA-12 Page 5 of 25

Data Date: 31-May-23 Printed: 30-May-2314:50 Layout: C21W18 - 3M

Date	Revision	Checked	Approved
10-May-23	C21W18 - CWPG-A04	Gary Yeung	Kingsley Chiang





	Activity Name	OD	Start	Finish	Total	Physical %				2023			
					Float	Complete	Mar	Apr	May	Jun	Jul	Aug	
ky City Platform - Executive Sum	mary (LOE) - South Bound Pile Group 1 to Portion 1 Main Beam							1	1			1	
SCP LOE 1080	Slav City Diotform South Pound TTA Approval & Implementation	71	06 Jun 22	07 Son 22	Г	100%			: !				
3CP_LOE_1000	Sky City Platform South Bound - TTAApproval & Implementation	71	06-Jun-22 08:00 A	07-Sep-22 18:00 A		100%		1	: :		I I I		- !
SCP_LOE_1090	Sky City Platform South Bound - Excavation & Duct Laying for CLP 11Kv Cable	23	08-Sep-22	28-Apr-23		100%			i i				
	Diversion		08:00 A	18:00 A				: :	:		:		
SCP_LOE_1100	Sky City Platform South Bound - CLP 11Kv Cable Diversion (By CLP) - Upon UU	60	02-May-23	25-Jul-23	-222	0%			1		1		
	Diversion Proposal Agreed		08:00 A	18:00					: : 				
SCP_LOE_1110	Sky City Platform South Bound - Pile Group 1 (S-P3~S-P6) Construction	77	26-Jul-23 08:00	10-Oct-23 18:00	-155	0%		: : :	1 1 1	1 1 1	: : : : : : : : : : : : : : : : : : : :	1	
ity Viaduct - Executive Summar	v (LOE)		06.00	10.00					: - 				
								1	: : :				
/ City Viaduct - Executive Summar	y (LOE) - ELS							: :	: :				
SCV_LOE_2000	ELS Design & Approval	211	06-Jun-22	16-Dec-22		100%			: : :				
30V_LOL_2000	ELO DOSGIT GAPPIOVAI	211	08:00 A	18:00 A		100 /0			1				
SCV_LOE_2010	BA8, BA10 & Consent for Commencement of ELS Works	43	17-Dec-22	07-Jun-23	-56	0%			: :				
			08:00 A	18:00							<u> </u>		
SCV_LOE_2020	Sky City Viaduct Portion 1 - ELS including Sheet Pile & Excavation for Pile Cap P2	119	08-Jun-23	04-Oct-23	36	0%					: : :		
City Viaduct - Executive Summar	ry (LOE) - Portion 1 (Span A2 to P2)		08:00	18:00					: : : :				
ony viadact - Exceditive Garinnar	y (LOL) - 1 Ordon 1 (Opanital to 1 L)							5 5 5	: :		:		
Sky City Viaduct - Executive Sumr	nary (LOE) - Portion 1 - Pile Construction including BA14							1	i :			 	
SCV_LOE_2030	Clay City Vindust Portion 1. Construct Dila D3 1 to D3 2 (upon receipt of DD Consent	58	28-Mar-23	01-Jun-23	46	0%		; ;	: : :				
3CV_LOE_2030	Sky City Viaduct Portion 1 - Construct Pile P2-1 to P2-3 (upon receipt of BD Consent for BA8)	36	08:00 A	18:00	40	0%		1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	1 1 1		: : :	1	
SCV_LOE_2040	Sky City Viaduct Portion 1 - Testing, 28 Strength, BA14 Submission & Consent	53	02-Jun-23	24-Jul-23	80	0%			: : :			 	
			08:00	18:00					: : :				
Sky City Viaduct - Executive Sumr	nary (LOE) - Portion 1 - BA8 & BA10 & Suoerstructure							1 1 1					
Sky City Viaduct - Executive Sumr SCV_LOE_2050	nary (LOE) - Portion 1 - BA8 & BA10 & Suoerstructure Sky City Viaduct Portion 1 - Design of Bearing Design & Approval	252	06-Jun-22	30-Jul-23	-81	0%		<u> </u>	; ; ; ;		! ! ! ! !		
SCV_LOE_2050	Sky City Viaduct Portion 1 - Design of Bearing Design & Approval	252	06-Jun-22 08:00 A	18:00	-81	0%							
	Sky City Viaduct Portion 1 - Design of Bearing Design & Approval Sky City Viaduct Portion 1 - Submit Revised Superstructure Plan to BD with Bearing	252 30	08:00 A 31-Jul-23	18:00 29-Aug-23	-81 -81	0% 0%							
SCV_LOE_2050 SCV_LOE_2060	Sky City Viaduct Portion 1 - Design of Bearing Design & Approval Sky City Viaduct Portion 1 - Submit Revised Superstructure Plan to BD with Bearing Design & Consent	30	08:00 A 31-Jul-23 08:00	18:00 29-Aug-23 18:00	-81	0%							
SCV_LOE_2050	Sky City Viaduct Portion 1 - Design of Bearing Design & Approval Sky City Viaduct Portion 1 - Submit Revised Superstructure Plan to BD with Bearing		08:00 A 31-Jul-23	18:00 29-Aug-23									
SCV_LOE_2050 SCV_LOE_2060	Sky City Viaduct Portion 1 - Design of Bearing Design & Approval Sky City Viaduct Portion 1 - Submit Revised Superstructure Plan to BD with Bearing Design & Consent Sky City Viaduct Portion 1 - BA8 & BA10 Submission & Consent for Superstructure Commencement	30	08:00 A 31-Jul-23 08:00 30-Aug-23	18:00 29-Aug-23 18:00 04-Oct-23	-81	0%							
SCV_LOE_2050 SCV_LOE_2060 SCV_LOE_2070 ort - Platform - Executive Summar	Sky City Viaduct Portion 1 - Design of Bearing Design & Approval Sky City Viaduct Portion 1 - Submit Revised Superstructure Plan to BD with Bearing Design & Consent Sky City Viaduct Portion 1 - BA8 & BA10 Submission & Consent for Superstructure Commencement	30	08:00 A 31-Jul-23 08:00 30-Aug-23	18:00 29-Aug-23 18:00 04-Oct-23	-81	0%							
SCV_LOE_2050 SCV_LOE_2060 SCV_LOE_2070 ort - Platform - Executive Summar	Sky City Viaduct Portion 1 - Design of Bearing Design & Approval Sky City Viaduct Portion 1 - Submit Revised Superstructure Plan to BD with Bearing Design & Consent Sky City Viaduct Portion 1 - BA8 & BA10 Submission & Consent for Superstructure Commencement	30	08:00 A 31-Jul-23 08:00 30-Aug-23	18:00 29-Aug-23 18:00 04-Oct-23	-81	0%							
SCV_LOE_2050 SCV_LOE_2060 SCV_LOE_2070 ort - Platform - Executive Summary	Sky City Viaduct Portion 1 - Design of Bearing Design & Approval Sky City Viaduct Portion 1 - Submit Revised Superstructure Plan to BD with Bearing Design & Consent Sky City Viaduct Portion 1 - BA8 & BA10 Submission & Consent for Superstructure Commencement	30	08:00 A 31-Jul-23 08:00 30-Aug-23	18:00 29-Aug-23 18:00 04-Oct-23	-81	0%							
SCV_LOE_2050 SCV_LOE_2060 SCV_LOE_2070 ort - Platform - Executive Summar	Sky City Viaduct Portion 1 - Design of Bearing Design & Approval Sky City Viaduct Portion 1 - Submit Revised Superstructure Plan to BD with Bearing Design & Consent Sky City Viaduct Portion 1 - BA8 & BA10 Submission & Consent for Superstructure Commencement ary (LOE) ary (LOE) - Pile Group 1 & Portion 1	30 36	08:00 A 31-Jul-23 08:00 30-Aug-23 08:00	18:00 29-Aug-23 18:00 04-Oct-23 18:00	-81	0%							
SCV_LOE_2050 SCV_LOE_2060 SCV_LOE_2070 ort - Platform - Executive Summer Port - Platform - Executive Summer HKPP_LOE_3000	Sky City Viaduct Portion 1 - Design of Bearing Design & Approval Sky City Viaduct Portion 1 - Submit Revised Superstructure Plan to BD with Bearing Design & Consent Sky City Viaduct Portion 1 - BA8 & BA10 Submission & Consent for Superstructure Commencement ary (LOE) ary (LOE) - Pile Group 1 & Portion 1	30 36	08:00 A 31-Jul-23 08:00 30-Aug-23 08:00 06-Jun-22 08:00 A 16-Feb-23	18:00 29-Aug-23 18:00 04-Oct-23 18:00 24-Apr-23 18:00 A 07-Jul-23	-81	0%							
SCV_LOE_2050 SCV_LOE_2060 SCV_LOE_2070 ort - Platform - Executive Summ Port - Platform - Executive Summ HKPP_LOE_3000 HKPP_LOE_3010	Sky City Viaduct Portion 1 - Design of Bearing Design & Approval Sky City Viaduct Portion 1 - Submit Revised Superstructure Plan to BD with Bearing Design & Consent Sky City Viaduct Portion 1 - BA8 & BA10 Submission & Consent for Superstructure Commencement ary (LOE) ary (LOE) - Pile Group 1 & Portion 1 HKPP Pile Group 1 - TTA, Predrill & Founding Level Determination HKPP Pile Group 1 - Construct Pile No. P6, P7, P8	30 36 144 108	08:00 A 31-Jul-23 08:00 30-Aug-23 08:00 06-Jun-22 08:00 A 16-Feb-23 08:00 A	18:00 29-Aug-23 18:00 04-Oct-23 18:00 24-Apr-23 18:00 A 07-Jul-23 18:00	-81 36 -76	0% 0% 100% 0%							
SCV_LOE_2050 SCV_LOE_2060 SCV_LOE_2070 ort - Platform - Executive Summ Port - Platform - Executive Summ HKPP_LOE_3000 HKPP_LOE_3010	Sky City Viaduct Portion 1 - Design of Bearing Design & Approval Sky City Viaduct Portion 1 - Submit Revised Superstructure Plan to BD with Bearing Design & Consent Sky City Viaduct Portion 1 - BA8 & BA10 Submission & Consent for Superstructure Commencement ary (LOE) Ary (LOE) - Pile Group 1 & Portion 1 HKPP Pile Group 1 - TTA, Predrill & Founding Level Determination	30 36	08:00 A 31-Jul-23 08:00 30-Aug-23 08:00 06-Jun-22 08:00 A 16-Feb-23 08:00 A 14-Apr-23	18:00 29-Aug-23 18:00 04-Oct-23 18:00 24-Apr-23 18:00 A 07-Jul-23 18:00 17-Jul-23	-81 36	0% 0% 100%							
SCV_LOE_2050 SCV_LOE_2060 SCV_LOE_2070 ort - Platform - Executive Summer HKPP_LOE_3000 HKPP_LOE_3010 HKPP_LOE_3020	Sky City Viaduct Portion 1 - Design of Bearing Design & Approval Sky City Viaduct Portion 1 - Submit Revised Superstructure Plan to BD with Bearing Design & Consent Sky City Viaduct Portion 1 - BA8 & BA10 Submission & Consent for Superstructure Commencement ary (LOE) ary (LOE) - Pile Group 1 & Portion 1 HKPP Pile Group 1 - TTA, Predrill & Founding Level Determination HKPP Pile Group 1 - Construct Pile No. P6, P7, P8 HKPP Pile Group 1 - Construct Pile No. P10, P12, P16	30 36 144 108	08:00 A 31-Jul-23 08:00 30-Aug-23 08:00 06-Jun-22 08:00 A 16-Feb-23 08:00 A 14-Apr-23 08:00 A	18:00 29-Aug-23 18:00 04-Oct-23 18:00 24-Apr-23 18:00 A 07-Jul-23 18:00 17-Jul-23 18:00	-81 36 -76 -48	0% 0% 100% 0%							
SCV_LOE_2050 SCV_LOE_2060 SCV_LOE_2070 ort - Platform - Executive Summ Port - Platform - Executive Summ HKPP_LOE_3000 HKPP_LOE_3010 HKPP_LOE_3020	Sky City Viaduct Portion 1 - Design of Bearing Design & Approval Sky City Viaduct Portion 1 - Submit Revised Superstructure Plan to BD with Bearing Design & Consent Sky City Viaduct Portion 1 - BA8 & BA10 Submission & Consent for Superstructure Commencement ary (LOE) ary (LOE) - Pile Group 1 & Portion 1 HKPP Pile Group 1 - TTA, Predrill & Founding Level Determination HKPP Pile Group 1 - Construct Pile No. P6, P7, P8	30 36 144 108	08:00 A 31-Jul-23 08:00 30-Aug-23 08:00 06-Jun-22 08:00 A 16-Feb-23 08:00 A 14-Apr-23	18:00 29-Aug-23 18:00 04-Oct-23 18:00 24-Apr-23 18:00 A 07-Jul-23 18:00 17-Jul-23	-81 36 -76	0% 0% 100% 0%							
SCV_LOE_2050 SCV_LOE_2060 SCV_LOE_2070 ort - Platform - Executive Summ Port - Platform - Executive Summ HKPP_LOE_3000 HKPP_LOE_3010 HKPP_LOE_3020 HKPP_LOE_3030	Sky City Viaduct Portion 1 - Design of Bearing Design & Approval Sky City Viaduct Portion 1 - Submit Revised Superstructure Plan to BD with Bearing Design & Consent Sky City Viaduct Portion 1 - BA8 & BA10 Submission & Consent for Superstructure Commencement ary (LOE) ary (LOE) - Pile Group 1 & Portion 1 HKPP Pile Group 1 - TTA, Predrill & Founding Level Determination HKPP Pile Group 1 - Construct Pile No. P6, P7, P8 HKPP Pile Group 1 - Construct Pile No. P10, P12, P16	30 36 144 108	08:00 A 31-Jul-23 08:00 30-Aug-23 08:00 06-Jun-22 08:00 A 16-Feb-23 08:00 A 14-Apr-23 08:00 A 18-Jul-23 08:00 14-Aug-23	18:00 29-Aug-23 18:00 04-Oct-23 18:00 24-Apr-23 18:00 A 07-Jul-23 18:00 17-Jul-23 18:00 01-Sep-23 18:00 29-Sep-23	-81 36 -76 -48	0% 0% 100% 0%							
SCV_LOE_2050 SCV_LOE_2060 SCV_LOE_2070 Port - Platform - Executive Summ Port - Platform - Executive Summ HKPP_LOE_3000 HKPP_LOE_3010 HKPP_LOE_3030 HKPP_LOE_3030 HKPP_LOE_3030	Sky City Viaduct Portion 1 - Design of Bearing Design & Approval Sky City Viaduct Portion 1 - Submit Revised Superstructure Plan to BD with Bearing Design & Consent Sky City Viaduct Portion 1 - BA8 & BA10 Submission & Consent for Superstructure Commencement ary (LOE) ary (LOE) - Pile Group 1 & Portion 1 HKPP Pile Group 1 - TTA, Predrill & Founding Level Determination HKPP Pile Group 1 - Construct Pile No. P6, P7, P8 HKPP Pile Group 1 - Construct Pile No. P10, P12, P16 HKPP Pile Group 1 - Submit BA14 & BD Acknowledge of Pile Completion HKPP Pile Portion 1 - Submit BA8, Obtain BD Consent & Submit BA10	30 36 144 108 108 46	08:00 A 31-Jul-23 08:00 30-Aug-23 08:00 06-Jun-22 08:00 A 16-Feb-23 08:00 A 14-Apr-23 08:00 A 18-Jul-23 08:00	18:00 29-Aug-23 18:00 04-Oct-23 18:00 24-Apr-23 18:00 A 07-Jul-23 18:00 17-Jul-23 18:00 01-Sep-23 18:00	-81 36 -76 -48 -47	0% 0% 100% 0% 0%							
SCV_LOE_2050 SCV_LOE_2060 SCV_LOE_2070 Port - Platform - Executive Summ Port - Platform - Executive Summ HKPP_LOE_3000 HKPP_LOE_3010 HKPP_LOE_3030 HKPP_LOE_3030 HKPP_LOE_3030	Sky City Viaduct Portion 1 - Design of Bearing Design & Approval Sky City Viaduct Portion 1 - Submit Revised Superstructure Plan to BD with Bearing Design & Consent Sky City Viaduct Portion 1 - BA8 & BA10 Submission & Consent for Superstructure Commencement ary (LOE) ary (LOE) - Pile Group 1 & Portion 1 HKPP Pile Group 1 - TTA, Predrill & Founding Level Determination HKPP Pile Group 1 - Construct Pile No. P6, P7, P8 HKPP Pile Group 1 - Construct Pile No. P10, P12, P16 HKPP Pile Group 1 - Submit BA14 & BD Acknowledge of Pile Completion	30 36 144 108 108 46	08:00 A 31-Jul-23 08:00 30-Aug-23 08:00 06-Jun-22 08:00 A 16-Feb-23 08:00 A 14-Apr-23 08:00 A 18-Jul-23 08:00 14-Aug-23	18:00 29-Aug-23 18:00 04-Oct-23 18:00 24-Apr-23 18:00 A 07-Jul-23 18:00 17-Jul-23 18:00 01-Sep-23 18:00 29-Sep-23	-81 36 -76 -48 -47	0% 0% 100% 0% 0%							
SCV_LOE_2050 SCV_LOE_2060 SCV_LOE_2070 ort - Platform - Executive Summ Port - Platform - Executive Summ HKPP_LOE_3000 HKPP_LOE_3010 HKPP_LOE_3030 HKPP_LOE_3030 HKPP_LOE_3040 Port - Platform - Executive Summ	Sky City Viaduct Portion 1 - Design of Bearing Design & Approval Sky City Viaduct Portion 1 - Submit Revised Superstructure Plan to BD with Bearing Design & Consent Sky City Viaduct Portion 1 - BA8 & BA10 Submission & Consent for Superstructure Commencement ary (LOE) ary (LOE) - Pile Group 1 & Portion 1 HKPP Pile Group 1 - TTA, Predrill & Founding Level Determination HKPP Pile Group 1 - Construct Pile No. P6, P7, P8 HKPP Pile Group 1 - Construct Pile No. P10, P12, P16 HKPP Pile Group 1 - Submit BA14 & BD Acknowledge of Pile Completion HKPP Pile Portion 1 - Submit BA8, Obtain BD Consent & Submit BA10 ary (LOE) - Pile Group 2 & Portion 2	30 36 144 108 108 46	08:00 A 31-Jul-23 08:00 30-Aug-23 08:00 06-Jun-22 08:00 A 16-Feb-23 08:00 A 14-Apr-23 08:00 A 18-Jul-23 08:00 14-Aug-23	18:00 29-Aug-23 18:00 04-Oct-23 18:00 24-Apr-23 18:00 A 07-Jul-23 18:00 17-Jul-23 18:00 01-Sep-23 18:00 29-Sep-23	-81 36 -76 -48 -47	0% 0% 100% 0% 0%							
SCV_LOE_2050 SCV_LOE_2060 SCV_LOE_2070 Port - Platform - Executive Summ Port - Platform - Executive Summ HKPP_LOE_3000 HKPP_LOE_3010 HKPP_LOE_3030 HKPP_LOE_3030 HKPP_LOE_3030	Sky City Viaduct Portion 1 - Design of Bearing Design & Approval Sky City Viaduct Portion 1 - Submit Revised Superstructure Plan to BD with Bearing Design & Consent Sky City Viaduct Portion 1 - BA8 & BA10 Submission & Consent for Superstructure Commencement ary (LOE) ary (LOE) - Pile Group 1 & Portion 1 HKPP Pile Group 1 - TTA, Predrill & Founding Level Determination HKPP Pile Group 1 - Construct Pile No. P6, P7, P8 HKPP Pile Group 1 - Construct Pile No. P10, P12, P16 HKPP Pile Group 1 - Submit BA14 & BD Acknowledge of Pile Completion HKPP Pile Portion 1 - Submit BA8, Obtain BD Consent & Submit BA10	30 36 144 108 108 46 47	08:00 A 31-Jul-23 08:00 30-Aug-23 08:00 06-Jun-22 08:00 A 16-Feb-23 08:00 A 14-Apr-23 08:00 A 18-Jul-23 08:00 14-Aug-23 08:00	18:00 29-Aug-23 18:00 04-Oct-23 18:00 24-Apr-23 18:00 A 07-Jul-23 18:00 17-Jul-23 18:00 01-Sep-23 18:00 29-Sep-23 18:00	-76 -48 -47	0% 0% 100% 0% 0% 0%							
SCV_LOE_2050 SCV_LOE_2060 SCV_LOE_2070 ort - Platform - Executive Summ Port - Platform - Executive Summ HKPP_LOE_3000 HKPP_LOE_3010 HKPP_LOE_3030 HKPP_LOE_3030 HKPP_LOE_3040 Port - Platform - Executive Summ	Sky City Viaduct Portion 1 - Design of Bearing Design & Approval Sky City Viaduct Portion 1 - Submit Revised Superstructure Plan to BD with Bearing Design & Consent Sky City Viaduct Portion 1 - BA8 & BA10 Submission & Consent for Superstructure Commencement ary (LOE) ary (LOE) - Pile Group 1 & Portion 1 HKPP Pile Group 1 - TTA, Predrill & Founding Level Determination HKPP Pile Group 1 - Construct Pile No. P6, P7, P8 HKPP Pile Group 1 - Construct Pile No. P10, P12, P16 HKPP Pile Group 1 - Submit BA14 & BD Acknowledge of Pile Completion HKPP Pile Portion 1 - Submit BA8, Obtain BD Consent & Submit BA10 ary (LOE) - Pile Group 2 & Portion 2	30 36 144 108 108 46 47	08:00 A 31-Jul-23 08:00 30-Aug-23 08:00 06-Jun-22 08:00 A 16-Feb-23 08:00 A 14-Apr-23 08:00 A 18-Jul-23 08:00 14-Aug-23 08:00 06-Jun-22	18:00 29-Aug-23 18:00 04-Oct-23 18:00 24-Apr-23 18:00 A 07-Jul-23 18:00 17-Jul-23 18:00 01-Sep-23 18:00 29-Sep-23 18:00 08-Jun-23	-76 -48 -47	0% 0% 100% 0% 0% 0%							

Actual Work ◆ Milestone

Remaining Work

Critical Remaining Work

Project ID: CWPG-A04D-IPM-AA-12 Page 6 of 25 Data Date: 31-May-23 Printed: 30-May-2314:50 Layout: C21W18 - 3M

Date	Revision	Checked	Approved
10-May-23	C21W18 - CWPG-A04	Gary Yeung	Kingsley Chiang





中国連謀工程(春港)有限公司 CHINA STATE CONSTRUCTION ENGRG. (HONG KONG) LTD.

	Activity Name	OD	Start	Finish	Total	Physical %				2023				
					Float	Complete	Mar	Apr	May	Jun	Jul		Aug	
HKPP_LOE_3122	HKPP Pile Group 2 - Modification of Fuel Inlet which is obstructing the Construction of Pile P17 & P18	249	17-Oct-22 08:00 A	12-Jul-23 18:00	-8	0%		2 2 3 4 4	2 2 3 5 6 6		5 5 6 8	1		
HKPP_LOE_3130	HKPP Pile Group 2 - Construct Pile No. P17, P18, (upon P19 & Fuel Pipe Inlet Modification)	73	20-May-23 08:00 A	06-Nov-23 18:00	-60	0%		:	; ; ; ; ;		; ; ; ;	i		
Port - Platform - Executive Summary	(LOE) - Pile Group 3 & Portion 3							1 1 1 1	1 1 2 1 1		1 1 1 1 1			
HKPP_LOE_3220	HKPP Pile Group 3 - TTA, Predrill & Founding Level Determination	229	06-Jun-22 08:00 A	08-Jun-23 18:00	102	0%			1					
HKPP_LOE_3240	HKPP Pile Group 3 - FD & LV Cable Diversion for Construction of Pile P1 ~ P5	107	11-May-23 08:00 A	15-Sep-23 18:00	-156	0%			1					
(Port - Platform - Executive Summary ((LOE) - Pile Group 4 & Portion 4							1 1 1 1	1 1 1 1 1		: : :	· · · · · · · · · · · · · · · · · · ·		
HKPP_LOE_3340	HKPP Pile Group 4 - TTA, Predrill & Founding Level Determination	218	06-Jun-22 08:00 A	19-Apr-23 18:00 A		100%			1	-	: : : : :			
(Port - Platform - Executive Summary ((LOE) - Pile Group 5 & Portion 5	'		·				1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	1 1 1 1 1		: : :			
HKPP_LOE_3460	HKPP Pile Group 5 - Temporary Staircase Proposal Submission & Approval	14	31-Jan-23 08:00 A	28-Feb-23 18:00 A		100%			1		: : : :			
HKPP_LOE_3462	HKPP Pile Group 5 - Erect Temporary Staircase & hand Over to Public For Use(5 day for Realign Fence before LOE_3464)	101	09-Mar-23 08:00 A	08-Jun-23 18:00	-117	0%			2		: : : :			
HKPP_LOE_3464	HKPP Pile Group 5 - Realign Security fence for Demolition of Existing Staircase & Lift	5	09-Jun-23 08:00	13-Jun-23 18:00	-117	0%			1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1		: :			
HKPP_LOE_3466	HKPP Pile Group 5 - Termination of Power & demoiltion Existing Lift & Staircase	69	14-Jun-23 08:00	21-Aug-23 18:00	-115	0%			1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1		- T	: : : :		
					440	0%					1			
Viaduct - Executive Summary (LOE)	HKPP Pile Group 5 - Predrill & Determination of Founding Level) - UU Diversion prior to Commencement of Piling Works	38	22-Aug-23 08:00	28-Sep-23 18:00	-112	078								
Viaduct - Executive Summary (LOE)) - UU Diversion prior to Commencement of Piling Works		08:00	18:00										
Viaduct - Executive Summary (LOE) P Viaduct - Executive Summary (LOE) HKPV_LOE_6000	HKP Viaduct - WSD Submission & Approval prior to Commencement of Watermain Diversion	108	08:00 06-Jun-22 08:00 A	18:00 08-Jun-23 18:00	-264	0%								
Viaduct - Executive Summary (LOE) P Viaduct - Executive Summary (LOE) HKPV_LOE_6000 HKPV_LOE_6010	HKP Viaduct - WSD Submission & Approval prior to Commencement of Watermain Diversion HKP Viaduct - Water Main Diversion Stage 1, 2, & Water Supply Connection	108	06-Jun-22 08:00 A 25-Apr-23 08:00 A	08-Jun-23 18:00 17-Aug-23 18:00		0%								
Viaduct - Executive Summary (LOE) P Viaduct - Executive Summary (LOE) HKPV_LOE_6000 HKPV_LOE_6010 HKPV_LOE_6012	HKP Viaduct - WSD Submission & Approval prior to Commencement of Watermain Diversion HKP Viaduct - Water Main Diversion Stage 1, 2, & Water Supply Connection HKP Viaduct - TTA Scheme Submission, Approval, Implement TTA	108	08:00 06-Jun-22 08:00 A 25-Apr-23 08:00 A 07-Dec-22 08:00 A	18:00 08-Jun-23 18:00 17-Aug-23 18:00 25-Apr-23 18:00 A	-264 -196	0%								
Viaduct - Executive Summary (LOE) P Viaduct - Executive Summary (LOE) HKPV_LOE_6000 HKPV_LOE_6010 HKPV_LOE_6012 HKPV_LOE_6020	HKP Viaduct - WSD Submission & Approval prior to Commencement of Watermain Diversion HKP Viaduct - Water Main Diversion Stage 1, 2, & Water Supply Connection HKP Viaduct - TTA Scheme Submission, Approval, Implement TTA HKP Viaduct - LV, ELV, CT Cable Duct Laying from Stage 1 to Stage 6	108	06-Jun-22 08:00 A 25-Apr-23 08:00 A 07-Dec-22	08-Jun-23 18:00 17-Aug-23 18:00 25-Apr-23	-264	0%								
HKPP_LOE_3468 Viaduct - Executive Summary (LOE) P Viaduct - Executive Summary (LOE) HKPV_LOE_6000 HKPV_LOE_6010 HKPV_LOE_6012 HKPV_LOE_6020 P Viaduct - Executive Summary (LOE)	HKP Viaduct - WSD Submission & Approval prior to Commencement of Watermain Diversion HKP Viaduct - Water Main Diversion Stage 1, 2, & Water Supply Connection HKP Viaduct - TTA Scheme Submission, Approval, Implement TTA HKP Viaduct - LV, ELV, CT Cable Duct Laying from Stage 1 to Stage 6	108 68 109	08:00 06-Jun-22 08:00 A 25-Apr-23 08:00 A 07-Dec-22 08:00 A 13-Jun-23	08-Jun-23 18:00 17-Aug-23 18:00 25-Apr-23 18:00 A 12-Sep-23	-264 -196	0% 0% 100%								
Viaduct - Executive Summary (LOE) P Viaduct - Executive Summary (LOE) HKPV_LOE_6000 HKPV_LOE_6010 HKPV_LOE_6012 HKPV_LOE_6020 P Viaduct - Executive Summary (LOE)	HKP Viaduct - WSD Submission & Approval prior to Commencement of Watermain Diversion HKP Viaduct - Water Main Diversion Stage 1, 2, & Water Supply Connection HKP Viaduct - TTA Scheme Submission, Approval, Implement TTA HKP Viaduct - LV, ELV, CT Cable Duct Laying from Stage 1 to Stage 6	108 68 109	08:00 06-Jun-22 08:00 A 25-Apr-23 08:00 A 07-Dec-22 08:00 A 13-Jun-23	08-Jun-23 18:00 17-Aug-23 18:00 25-Apr-23 18:00 A 12-Sep-23	-264 -196	0% 0% 100%								
Viaduct - Executive Summary (LOE) P Viaduct - Executive Summary (LOE) HKPV_LOE_6000 HKPV_LOE_6010 HKPV_LOE_6012 HKPV_LOE_6020 P Viaduct - Executive Summary (LOE)	HKP Viaduct - WSD Submission & Approval prior to Commencement of Watermain Diversion HKP Viaduct - Water Main Diversion Stage 1, 2, & Water Supply Connection HKP Viaduct - TTA Scheme Submission, Approval, Implement TTA HKP Viaduct - LV, ELV, CT Cable Duct Laying from Stage 1 to Stage 6	108 68 109	08:00 06-Jun-22 08:00 A 25-Apr-23 08:00 A 07-Dec-22 08:00 A 13-Jun-23	08-Jun-23 18:00 17-Aug-23 18:00 25-Apr-23 18:00 A 12-Sep-23	-264 -196	0% 0% 100%								
Viaduct - Executive Summary (LOE) P Viaduct - Executive Summary (LOE) HKPV_LOE_6000 HKPV_LOE_6010 HKPV_LOE_6012 HKPV_LOE_6020 P Viaduct - Executive Summary (LOE) HKP Viaduct - Executive Summary (LOE)	HKP Viaduct - WSD Submission & Approval prior to Commencement of Watermain Diversion HKP Viaduct - Water Main Diversion Stage 1, 2, & Water Supply Connection HKP Viaduct - TTA Scheme Submission, Approval, Implement TTA HKP Viaduct - LV, ELV, CT Cable Duct Laying from Stage 1 to Stage 6 - Pile Group 2, 3 & Portion 2 DE) - Pile Group 2 Piling Works (P8~P10) HKP Viaduct - Predrilling & Determination of Founding Level (Start after Access on 1	108 68 109 92	08:00 06-Jun-22 08:00 A 25-Apr-23 08:00 A 07-Dec-22 08:00 A 13-Jun-23 08:00	18:00 08-Jun-23 18:00 17-Aug-23 18:00 25-Apr-23 18:00 A 12-Sep-23 18:00	-264 -196 -264	0% 0% 100% 0%								
Viaduct - Executive Summary (LOE) P Viaduct - Executive Summary (LOE) HKPV_LOE_6000 HKPV_LOE_6010 HKPV_LOE_6012 HKPV_LOE_6020 P Viaduct - Executive Summary (LOE) HKP Viaduct - Executive Summary (LOE) HKPV_LOE_6238 HKPV_LOE_6240	HKP Viaduct - WSD Submission & Approval prior to Commencement of Watermain Diversion HKP Viaduct - Water Main Diversion Stage 1, 2, & Water Supply Connection HKP Viaduct - TTA Scheme Submission, Approval, Implement TTA HKP Viaduct - LV, ELV, CT Cable Duct Laying from Stage 1 to Stage 6 Pille Group 2, 3 & Portion 2 DE) - Pile Group 2 Piling Works (P8~P10) HKP Viaduct - Predrilling & Determination of Founding Level (Start after Access on 1 Mar 23) HKP Viaduct - Construct Bored Pile Group 2 of P9 to P10 (by Two Rigs)	108 68 109 92	08:00 06-Jun-22 08:00 A 25-Apr-23 08:00 A 07-Dec-22 08:00 A 13-Jun-23 08:00 09-Mar-23 08:00 A	18:00 08-Jun-23 18:00 17-Aug-23 18:00 25-Apr-23 18:00 A 12-Sep-23 18:00 08-Jun-23 18:00 23-Sep-23	-264 -196 -264	0% 0% 100% 0%								
Viaduct - Executive Summary (LOE) P Viaduct - Executive Summary (LOE) HKPV_LOE_6000 HKPV_LOE_6010 HKPV_LOE_6012 HKPV_LOE_6020 P Viaduct - Executive Summary (LOE) HKP Viaduct - Executive Summary (LOE) HKPV_LOE_6238 HKPV_LOE_6240 rade Plant Room - Executive Summary	HKP Viaduct - WSD Submission & Approval prior to Commencement of Watermain Diversion HKP Viaduct - Water Main Diversion Stage 1, 2, & Water Supply Connection HKP Viaduct - TTA Scheme Submission, Approval, Implement TTA HKP Viaduct - LV, ELV, CT Cable Duct Laying from Stage 1 to Stage 6 Pille Group 2, 3 & Portion 2 DE) - Pile Group 2 Piling Works (P8~P10) HKP Viaduct - Predrilling & Determination of Founding Level (Start after Access on 1 Mar 23) HKP Viaduct - Construct Bored Pile Group 2 of P9 to P10 (by Two Rigs)	108 68 109 92	08:00 06-Jun-22 08:00 A 25-Apr-23 08:00 A 07-Dec-22 08:00 A 13-Jun-23 08:00 09-Mar-23 08:00 A	18:00 08-Jun-23 18:00 17-Aug-23 18:00 25-Apr-23 18:00 A 12-Sep-23 18:00 08-Jun-23 18:00 23-Sep-23	-264 -196 -264	0% 0% 100% 0%								
Viaduct - Executive Summary (LOE) P Viaduct - Executive Summary (LOE) HKPV_LOE_6000 HKPV_LOE_6010 HKPV_LOE_6012 HKPV_LOE_6020 P Viaduct - Executive Summary (LOE) HKP Viaduct - Executive Summary (LOE) HKPV_LOE_6238 HKPV_LOE_6240 ade Plant Room - Executive Summary Grade Plant Room - UU Diversion	HKP Viaduct - WSD Submission & Approval prior to Commencement of Watermain Diversion HKP Viaduct - Water Main Diversion Stage 1, 2, & Water Supply Connection HKP Viaduct - TTA Scheme Submission, Approval, Implement TTA HKP Viaduct - LV, ELV, CT Cable Duct Laying from Stage 1 to Stage 6 - Pile Group 2, 3 & Portion 2 DE) - Pile Group 2 Piling Works (P8~P10) HKP Viaduct - Predrilling & Determination of Founding Level (Start after Access on 1 Mar 23) HKP Viaduct - Construct Bored Pile Group 2 of P9 to P10 (by Two Rigs)	108 68 109 92	08:00 06-Jun-22 08:00 A 25-Apr-23 08:00 A 07-Dec-22 08:00 A 13-Jun-23 08:00 09-Mar-23 08:00 A	18:00 08-Jun-23 18:00 17-Aug-23 18:00 25-Apr-23 18:00 A 12-Sep-23 18:00 08-Jun-23 18:00 23-Sep-23	-264 -196 -264	0% 0% 100% 0%								
Viaduct - Executive Summary (LOE) P Viaduct - Executive Summary (LOE) HKPV_LOE_6000 HKPV_LOE_6010 HKPV_LOE_6012 HKPV_LOE_6020 P Viaduct - Executive Summary (LOE) HKP Viaduct - Executive Summary (LOE) HKPV_LOE_6238	HKP Viaduct - WSD Submission & Approval prior to Commencement of Watermain Diversion HKP Viaduct - Water Main Diversion Stage 1, 2, & Water Supply Connection HKP Viaduct - TTA Scheme Submission, Approval, Implement TTA HKP Viaduct - LV, ELV, CT Cable Duct Laying from Stage 1 to Stage 6 - Pile Group 2, 3 & Portion 2 DE) - Pile Group 2 Piling Works (P8~P10) HKP Viaduct - Predrilling & Determination of Founding Level (Start after Access on 1 Mar 23) HKP Viaduct - Construct Bored Pile Group 2 of P9 to P10 (by Two Rigs)	108 68 109 92	08:00 06-Jun-22 08:00 A 25-Apr-23 08:00 A 07-Dec-22 08:00 A 13-Jun-23 08:00 09-Mar-23 08:00 A	18:00 08-Jun-23 18:00 17-Aug-23 18:00 25-Apr-23 18:00 A 12-Sep-23 18:00 08-Jun-23 18:00 23-Sep-23	-264 -196 -264	0% 0% 100% 0%								

Actual Work ◆ Milestone Remaining Work Critical Remaining Work

Project ID: CWPG-A04D-IPM-AA-12 Page 7 of 25

Data Date: 31-May-23 Printed: 30-May-2314:50 Layout: C21W18 - 3M

Date	Revision	Checked	Approved
10-May-23	C21W18 - CWPG-A04	Gary Yeung	Kingsley Chiang





中国連禁工程(春港)有限公司 CHINA STATE CONSTRUCTION ENGRG, (HONG KONG) LTD.

	Activity Name	OD	Start	Finish	Total	Physical %				2023			
_					Float	Complete	Mar	Apr	May	Jun	Jul	Aı	ug
AGPR_LOE_8010	AGPR - Coordination with telecom & relevant Paties for Diversion of FD, CT, FN, LV Cables	120	06-Jun-22 08:00 A	07-Nov-22 18:00 A		100%			5 5 6 8 8		: : : :		
AGPR_LOE_8012	AGPR - Existing FD, CT, LV Cable Diversion	56	26-Jul-23 08:00	19-Sep-23 18:00	-13	0%		,			1 1 1		
AGPR_LOE_8014	AGPR - ELS Design, Approval, BA8, BA10	201	06-Jun-22 08:00 A	01-Sep-23 18:00	-253	0%					i		,
urport System - Executive Summary (L	OE)								- 1				
AS_LOE_9000	Airport System - Design, Method Statement, AA's Works Permit Submission & Approval	95	14-Nov-22 08:00 A	20-Aug-23 18:00	389	0%		; ; ; ; ;			; ; ; ; ;		
AS_LOE_9010	Airport System - Procurement of Subcontract	126	11-Aug-22 08:00 A	23-Mar-23 18:00 A		100%		1	: : :		1	1	:
AS_LOE_9020	Airport System - Long Lead Items	219	01-Jun-23 08:00	05-Jan-24 18:00	251	0%			- 		i :		:
nstruction									- -				
(D-1 - Demolition of TPSO (3 Dec 2022)						-		; ; ;					
KD1_1010	Investigation & Permits prior to Disconnect TPSO Facilities	70	06-Jun-22 08:00 A	16-Aug-22 18:00 A		100%			: 		1		
KD1_1020	Disconnect all Facilities for TPSO / Termination of Existing E&M Services	1	17-Aug-22 08:00 A	18-Aug-22 18:00 A		100%			- 1		; ; ; ;		
KD1_1021	Submission & Approval for Method Statement for Demolition Works	14	02-Sep-22 08:00 A	15-Sep-22 18:00 A		100%					i		
KD1_1022	Submission & Approval for the Works Permit for Demolition	14	16-Sep-22 08:00 A	21-Sep-22 18:00 A		100%					; ; ; ;		
KD1_1030	Demolition of Associated Plant Room, Water Tank & Septic Tank	11	28-Sep-22 08:00 A	11-Nov-22 18:00 A		100%		1 1 1 1 1 1	: : : : :		1		
KD1_1032	Erect Scaffolding for Protection Screen	7	22-Sep-22 08:00 A	27-Sep-22 18:00 A		100%		1	1 1 1 1 1		1	 	:
(D2 - Complete Viaducts & Platforms, A	Associated Road Works, Facilities & At-Grade Plant Room							1	1 1 1 1 1		1	!	:
ELS Design & BD Approval - Sky City &	HKP Pile Caps, Lift Pit, DrainageFuel Tank etc.										i		,
KD2_ELS_1000	Prepare ELS Design & ICE Certifiacte	75	06-Jun-22	01-Oct-22		100%		1 1 1 1	- 1 - 1 - 1 - 1 - 1				:
			08:00 A	18:00 A		i			:				
KD2_ELS_1050	Submit BA10 SSP to BD Prior to Commencement of ELS (Vertical Element)	7	08:00 A 01-Jun-23 08:00	18:00 A 07-Jun-23 18:00	-56	0%					; 		:
KD2_ELS_1050 Statutory Submission & Consent for BD	, , , ,	7	01-Jun-23	07-Jun-23	-56	0%							; ; ; ; ; ;
	, , , ,	7	01-Jun-23	07-Jun-23	-56	100%							
Statutory Submission & Consent for BD		7 7 28	01-Jun-23 08:00	07-Jun-23 18:00	-56								
Statutory Submission & Consent for BD KD2_BD_F_1030	Submit BA 8 for Commencement of Bored Pile Works	7	01-Jun-23 08:00 05-Nov-22 08:00 A 07-Jan-23	07-Jun-23 18:00 06-Jan-23 18:00 A 10-Feb-23	-56	100%							
Statutory Submission & Consent for BD KD2_BD_F_1030 KD2_BD_F_1040	Submit BA 8 for Commencement of Bored Pile Works BD Issue the Consent for Commencement of Bored Pile Works	7 28	01-Jun-23 08:00 05-Nov-22 08:00 A 07-Jan-23 08:00 A 08-Jul-22	07-Jun-23 18:00 06-Jan-23 18:00 A 10-Feb-23 18:00 A 06-Apr-23	-56	100%							
KD2_BD_F_1040 KD2_BD_F_1060	Submit BA 8 for Commencement of Bored Pile Works BD Issue the Consent for Commencement of Bored Pile Works Submission & Approval of Hoarding Plan for Piling Works Erect Hoarding Prior to Commencement of Piling works	7 28 75	01-Jun-23 08:00 05-Nov-22 08:00 A 07-Jan-23 08:00 A 08-Jul-22 08:00 A 07-Apr-23	07-Jun-23 18:00 06-Jan-23 18:00 A 10-Feb-23 18:00 A 06-Apr-23 18:00 A	-56	100% 100%							
KD2_BD_F_1030 KD2_BD_F_1040 KD2_BD_F_1060 KD2_BD_F_1070	Submit BA 8 for Commencement of Bored Pile Works BD Issue the Consent for Commencement of Bored Pile Works Submission & Approval of Hoarding Plan for Piling Works Erect Hoarding Prior to Commencement of Piling works	7 28 75	01-Jun-23 08:00 05-Nov-22 08:00 A 07-Jan-23 08:00 A 08-Jul-22 08:00 A 07-Apr-23	07-Jun-23 18:00 06-Jan-23 18:00 A 10-Feb-23 18:00 A 06-Apr-23 18:00 A	-56	100% 100%							
KD2_BD_F_1030 KD2_BD_F_1040 KD2_BD_F_1060 KD2_BD_F_1070 UU Diversion Proposal According to PS	Submit BA 8 for Commencement of Bored Pile Works BD Issue the Consent for Commencement of Bored Pile Works Submission & Approval of Hoarding Plan for Piling Works Erect Hoarding Prior to Commencement of Piling works S Appendix F for CLP, Telcom, (CT,FNO)	7 28 75 14	01-Jun-23 08:00 05-Nov-22 08:00 A 07-Jan-23 08:00 A 08-Jul-22 08:00 A 07-Apr-23 08:00 A	07-Jun-23 18:00 06-Jan-23 18:00 A 10-Feb-23 18:00 A 06-Apr-23 18:00 A 13-Apr-23 18:00 A	-56	100% 100% 100%							

Actual Work ◆ Milestone Remaining Work Critical Remaining Work

Project ID: CWPG-A04D-IPM-AA-12 Page 8 of 25

Data Date: 31-May-23 Printed: 30-May-2314:50 Layout: C21W18 - 3M

Date	Revision	Checked	Approved
10-May-23	C21W18 - CWPG-A04	Gary Yeung	Kingsley Chiang





Activity ID OD Activity Name Float Complet Mar Apr May Sep Jun Jul Aug 09-Nov-22 KD2_UU_DP_1030 Prepare & Submit UU Diversion Proposal to PM & Agree with UU Companies 28 28-Mar-23 100% 08:00 A 18:00 A Sky City Platform - Foundation G.I. Subcontractor - Subletting & BD Approval Award G.I. Subcontractor KD2_SCP_F_1490 30-Aug-22 100% 18:00 A KD2_SCP_F_1500 Prepare G.I. Specialist Document to BD for Approval 31-Aug-22 07-Sep-22 100% 08:00 A 18:00 A Submit BA10 for Commencement of G.I. Works KD2_SCP_F_1510 08-Sep-22 15-Sep-22 100% A 00:80 18:00 A BD Issue Consent for G.I. Commencement KD2_SCP_F_1520 16-Sep-22 23-Sep-22 100% 08:00 A 18:00 A TTA Stage 0 - Remove Section of Central Divider KD2_SCP_F_1320 Approval of TTA Scheme 07-Jul-22 08-Aug-22 100% 08:00 A 18:00 A TTA Stage 0 - Enclosure of Slow Lane & Fast Lane of South Bound at North at Sky KD2_SCP_F_1330 09-Aug-22 09-Aug-22 100% City Road East (SRCE/007) 08:00 A 18:00 A KD2_SCP_F_1340 TTA Stage 0 - Remove Section of Central Divider 31-Aug-22 100% 10-Aug-22 08:00 A 18:00 A TTA Stage 1 - Partial Contra-Flow of North Bound Fast Lane to South Bound TTA Stage 1 - Partial Contra-Flow Traffic at North Bound Fast Lane (SCRE/0012A) 02-Sep-22 KD2_SCP_F_1032 02-Sep-22 100% 08:00 A KD2_SCP_F_1040 TTA Stage 1 (S/B) - Trial Pit Excavation 03-Sep-22 07-Sep-22 100% 08:00 A 18:00 A KD2 SCP F 1350 TTA Stage 1 (N/B) - Trial Pit Excavation 03-Sep-22 07-Sep-22 100% 08:00 A 18:00 A TTA Stage 2 - Full Contra-Flow of North Bound Fast Lane to South Bound KD2 SCP F 1450 TTA Stage 2A - TTA for Further Removal of Central Divider & Shift Traffic Light 07-Oct-22 07-Oct-22 100% 08:00 A 18:00 A KD2_SCP_F_1610 TTA Stage 2A - Remove Central Divider & Shift Traffic Light 08-Oct-22 11-Nov-22 100% 08:00 A 18:00 A TTA Stage 2B - TTA for Full Contra-flow of North Bound Fast Lane (SCRE/011) 12-Nov-22 KD2_SCP_F_1620 12-Nov-22 100% A 00:80 18:00 A TTA Stage 2 - North Bound North Bound - TTA Stage 2 - G.I. Works KD2_SCP_F_1420 TTA Stage 2 (N/B) - G.I. for Determination of Bored Pile Founding Level 03-Oct-22 25-Mar-23 100% 08:00 A 18:00 A KD2_SCP_F_1430 TTA Stage 2 (N/B) - Prepare G.I. Log 27-Mar-23 07-Jun-23 -149 66.7% 08:00 A 18:00 KD2_SCP_F_1440 TTA Stage 2 (N/B) - Review Bored Log & Accept the Proposed Founding Levels for 08-Jun-23 15-Jun-23 -149 0% 08:00 18:00 North Bound - TTA Stage 2 - UU Diversion KD2_SCP_F_1370 TTA Stage 2 (N/B) - Excavation for Gas Main Bypass the 132kV Joint Bay 28-Dec-22 07-Jan-23 100% A 00:80 18:00 A KD2_SCP_F_1380 TTA Stage 2 (N/B) - Install Gas Main Bypass the 132kV Joint Bay 11-Feb-23 14 09-Feb-23 100% 08:00 A 18:00 A



Project ID: CWPG-A04D-IPM-AA-12 Page 9 of 25 Data Date: 31-May-23 Printed: 30-May-2314:50 Layout: C21W18 - 3M

	-								
TΑ	\SK	filters:	C21W18	3 - 3	Μ.	Without	WBS	Summary	ì

Date	Revision	Checked	Approved
10-May-23	C21W18 - CWPG-A04	Gary Yeung	Kingsley Chiang



中国連謀工程(春港)有限公司 CHINA STATE CONSTRUCTION ENGRG. (HONG KONG) LTD.

Activity ID Start Float Comple Mar Apr May Sep Jun Jul Aug KD2_SCP_F_1390 TTA Stage 2 (N/B) - Trench Excavation, Duct Laying & Draw Pit Construction for 23 22-Sep-22 11-Feb-23 100% CLP 132kV Cable Diversion 08:00 A 18:00 A KD2_SCP_F_1400 TTA Stage 2 (N/B) - CLP Lay Cable, Joint Bay Excavation & Connection (By CLP) 15-Jul-23 -253 14% 60 15-Apr-23 08:00 A 18:00 KD2_SCP_F_1410 TTA Stage 2 (N/B) - Gas Main Diversion 30 17-Jul-23 19-Aug-23 -203 0% 08:00 18:00 North Bound - TTA Stage 2 - Bored Piling Works KD2_SCP_F_1000 TTA Stage 2(N/B) Group 1 - Construct Bored Pile S-P9 to S-P12 (4 no x 16d/p = 21-Aug-23 06-Nov-23 08:00 18:00 TTA Stage 2 - South Bound TTA Stage 2 - South Bound 11kV Cable Diversion TTA Stage 2 - Cross Road Duct at Site Offices Entrance KD2_SCP_F_1060 TTA Stage 2 (S/B) - Submission & Approval for Cross Road Duct Laying at South & 03-Sep-22 21-Sep-22 100% 08:00 A 18:00 A KD2_SCP_F_1150 100% TTA Stage 2 (S/B) - Lay Cable Duct for Cross AA Office Entrance at South Side 22-Sep-22 06-Oct-22 A 00:80 18:00 A TTA Stage 2 (S/B) - Cross Road Duct, Relocate Bus Stop, Excavate 11kV Cable 17-Feb-23 KD2_SCP_F_1152 16-Feb-23 100% Diversion at North End 08:00 A TTA Stage 2 - UU Diversion at South Bound KD2_SCP_F_1050 TTA Stage 2 (S/B) - Trench Excavation, Duct Laying & Draw Pit Construction for CLP 08-Sep-22 29-Apr-23 100% 08:00 A 18:00 A KD2_SCP_F_1560 TTA Stage 2 (S/B) - CLP Lay 11kV Cable & Joint Bay Excavation & Connection (By 02-May-23 25-Jul-23 -222 15% 08:00 A 18:00 TTA Stage 2 - South Bound G.I. Works KD2 SCP F 1070 TTA Stage 2 (S/B) - G.I. for Determination of Bored Pile Founding Level 28-Sep-22 07-Dec-22 100% 08:00 A 18:00 A KD2_SCP_F_1080 TTA Stage 2 (S/B) - Prepare G.I. Log 30-Jan-23 100% 08-Dec-22 08:00 A 18:00 A KD2 SCP F 1090 TTA Stage 2 (S/B) - Review Bored Log & Accept the Proposed Founding Levels for -137 10-Feb-23 07-Jun-23 70% Bored Piles 08:00 A 18:00 TTA Stage 2 - South Bound Bored Piling Works KD2_SCP_F_1100 TTA Stage 2 (S/B) Group 1 - Construct Bored Pile S-P3 to S-P6 (4no x 16d/p = 64d) 26-Jul-23 10-Oct-23 -176 0% 08:00 18:00 Sky City - Lift LT-01 Sky City - Lift LT-01 - E&M Installation Sky City - Lift LT-01 - Method Statement Submission & Approval KD2_SCP_S_1430 Sky City - Lift LT-01 - Submit AAWP & MS for Lift 07-Mar-23 03-Aug-23 221 40% 08:00 A 18:00 KD2_SCP_S_1450 Sky City - Lift LT-01 - PM review & Approval 30 04-Aug-23 07-Sep-23 221 0% 08:00 18:00 Sky City - Lift LT-01 - Material Submission & Approval KD2_SCP_S_1420 Sky City - Lift LT-01 - Prepare & Submit the Material Proposal to PM 16-Feb-23 13-Apr-23 100% 08:00 A 18:00 A KD2_SCP_S_1440 Sky City - Lift LT-01 - PM Comment & Approval 100 40% 30 14-Apr-23 29-Jun-23 08:00 A 18:00 Actual Work ◆ Milestone Data Date: 31-May-23




Project ID: CWPG-A04D-IPM-AA-12 Page 10 of 25 Data Date: 31-May-23 Printed: 30-May-2314:50 Layout: C21W18 - 3M

	-						
TA	SK	filters:	C21W18	- 3 M	Without	WRS:	Summary

Date	Revision	Checked	Approved
10-May-23	C21W18 - CWPG-A04	Gary Yeung	Kingsley Chiang







Actual Work
Milestone

Remaining Work

Critical Remaining Work

Project ID: CWPG-A04D-IPM-AA-12 Page 11 of 25 Data Date: 31-May-23 Printed: 30-May-2314:50 Layout: C21W18 - 3M

Date	Revision	Checked	Approved
10-May-23	C21W18 - CWPG-A04	Gary Yeung	Kingsley Chiang



中国連謀工程(春港)有限公司 CHINA STATE CONSTRUCTION ENGRG. (HONG KONG) LTD.

Activity ID Activity Name Float Complet Apr May Aug Sep Jun Jul HKP Platform - G.I. Works for Determination of Bored Piles Founding Level G.I. Subcontractor -Subletting & BD Approval KD2_HKPP_F_1180 Award G.I. Subcontractor 45 06-Jun-22 30-Aug-22 100% 08:00 A 18:00 A KD2_HKPP_F_1190 Prepare G.I. Specialist Document to BD for Approval 31-Aug-22 07-Sep-22 100% 08:00 A 18:00 A KD2_HKPP_F_1200 Submit BA10 for Commencement of G.I. Works 08-Sep-22 15-Sep-22 100% 08:00 A 18:00 A KD2 HKPP F 1210 BD Issue Consent for G.I. Commencement 16-Sep-22 23-Sep-22 100% A 00:80 18:00 A TTA Scheme Preparation & Implementation KD2_HKPP_F_1000 Forward Proposed TTA Scheme for G.I. Works to TD/RMO & cc. to all Relevant 05-Aug-22 09-Aug-22 100% 08:00 A 18:00 A KD2_HKPP_F_1140 Subletting of TTA Consultant 06-Jun-22 02-Jul-22 100% A 00:80 18:00 A KD2_HKPP_F_1150 Prepare TTA Scheme for G.I. Works 04-Jul-22 100% 03-Aug-22 A 00:80 KD2_HKPP_F_1160 Meeting with MOM and Stakeholders for Review of TTA Scheme 04-Aug-22 04-Aug-22 100% A 00:80 18:00 A KD2_HKPP_F_1600 TD/RMO Review & Approve the TTA Scheme 10-Aug-22 21-Sep-22 100% 08:00 A 18:00 A KD2_HKPP_F_1602 IDMC & All Relavent Parties Review & Approve the TTA Scheme 14 22-Sep-22 05-Oct-22 100% 08:00 A 18:00 A KD2_HKPP_F_1610 Apply Road Woorks Advice for Implementation of TTA 22-Sep-22 27-Sep-22 100% 08:00 A 18:00 A KD2 HKPP F 1620 3 Days Advance Notice prior to Implementation of TTA 28-Sep-22 30-Sep-22 100% 08:00 A 18:00 A Stage 0 TTA for G.I. Works KD2 HKPP F 1170 Implement TTA for G.I. Works for G.I. Works 03-Oct-22 03-Oct-22 100% 08:00 A 18:00 A KD2_HKPP_F_1220 30 07-Oct-22 07-Nov-22 100% G.I. for Bored Pile Group 1 - H-P6, P7, P8 08:00 A 18:00 A KD2_HKPP_F_1221 G.I. for Bored Pile Group 1 - H-P10, P12, P16 30 18-Nov-22 16-Jan-23 100% 08:00 A 18:00 A KD2_HKPP_F_1222 G.I. for Bored Pile Group 2 - H-P11, P13, P17, P18, P19 16-Nov-22 08-Feb-23 100% 08:00 A 18:00 A KD2_HKPP_F_1290 G.I. for Bored Pile Group 3 - H-P1, P2, P3, P4, P5 31-Oct-22 13-Jan-23 100% 08:00 A G.I. for Bored Pile Group 3 - H-P14, P15 KD2_HKPP_F_1292 22-Dec-22 13-Apr-23 100% 08:00 A 18:00 A KD2_HKPP_F_1320 Trial Pit Prior to G.I. Works 05-Oct-22 13-Oct-22 100% 08:00 A 18:00 A G.I. for Bored Pile Group 4 - H-P9 (H-P9 Confirmed Delete by email on 19 Apr 23) KD2_HKPP_F_1420 10 19-Apr-23 19-Apr-23 100% 18:00 A HKP Platform - Bored Piling Works Stage ATTA at Grid R19 & R20 - Pile H-P1~H-P5, H-P6~H-P9 28-Dec-22 KD2_HKPP_F_1550 Prepare, Review & Approve TTA Schemes for Stage A1 ~ A2 100% 08:00 A

Actual Work	♦	Milestone
Remaining Work		
Critical Remaining Work		


Project ID: CWPG-A04D-IPM-AA-12 Page 12 of 25 **Data Date:** 31-May-23 **Printed:** 30-May-2314:50 **Layout:** C21W18 - 3M


-						
TASK	filters:	C21W18	- 3 M	Without	WBS Summary	,

Date	Revision	Checked	Approved
10-May-23	C21W18 - CWPG-A04	Gary Yeung	Kingsley Chiang



中国連謀工程(香港)有限公司 CHINA STATE CONSTRUCTION ENGRG. (HONG KONG) LTD.





Project ID: CWPG-A04D-IPM-AA-12 Page 13 of 25

Data Date: 31-May-23 Printed: 30-May-2314:50 Layout: C21W18 - 3M

Date	Revision	Checked	Approved
10-May-23	C21W18 - CWPG-A04	Gary Yeung	Kingsley Chiang



中国連謀工程(春港)有限公司 CHINA STATE CONSTRUCTION ENGRG, (HONG KONG) LTD.

Activity ID Start Activity Name Float Comple Mar Apr May Sep Jun Jul Aug KD2_HKPP_F_1432 HKP Platform Group 1 - Construct Bored Pile H-P12 30 10-Jun-23 17-Jul-23 -39 0% 08:00 18:00 KD2_HKPP_F_1434 HKP Platform Group 1 - Construct Bored Pile, H-P16 19-May-23 100% 14-Apr-23 18:00 A 08:00 A 24-Mar-23 Group 1 - Prepare Bored Log for H-P10, H-P12, H-P16 KD2_HKPP_F_2290 01-Feb-23 100% A 00:80 18:00 A KD2_HKPP_F_2300 Group 1 - Review Bored Log & Accept the Proposed Founding Levels for Bored 18-Apr-23 25-Apr-23 100% Piles for H-P10, H-P12, H-P16 A 00:80 18:00 A Stage 1B TTA - Pile H-P17 after Completion of Fuel Inlet Pipe Modification 10-Nov-22 KD2_HKPP_F_1101 Group 2 - Prepare & Submit to FSD the Proposal for Fuel Inlet Pipe Modification 30 17-Oct-22 100% 08:00 A 18:00 A KD2_HKPP_F_1111 Group 2 - FSD Review & Approve the Modification of Fuel Inlet Pipe (DG 60 05-Nov-22 06-Mar-23 100% Modification) 08:00 A 18:00 A KD2_HKPP_F_1112 Group 2 - Approval form Highway Department 14 07-Mar-23 20-Mar-23 100% 08:00 A 18:00 A Group 2 - Approval form EMSD Department 14 07-Mar-23 100% KD2_HKPP_F_1113 07-Mar-23 08:00 A 18:00 A KD2_HKPP_F_1114 Group 2 - Drawing to FSD and Obtaining FSD's Approval 100% 28 09-Nov-22 28-Feb-23 08:00 A 18:00 A Group 2 - Approval form IDMC KD2_HKPP_F_1115 14 01-Mar-23 21-Mar-23 100% 08:00 A 18:00 A KD2_HKPP_F_1121 Group 2 - Fuel Inlet Pipe Modification on Site (Civil Provisional Work) 10 21-Mar-23 100% 17-Apr-23 A 00:80 18:00 A KD2_HKPP_F_1122 Group 2 - Installation of New Fuel Inlet Cabinet with Vent Pipe 18-Apr-23 29-Apr-23 100% 08:00 A 18:00 A KD2_HKPP_F_1123 Group 2 - Dismantle Existing Fuel Inlet Cabinet & Disconnect Existing Fuel Pipe and 02-May-23 08-May-23 100% 08:00 A 18:00 A KD2_HKPP_F_1125 Group 2 - Install New Vent Pipe and Vent Pipe and Wiring Works 12 09-May-23 11-May-23 100% 08:00A 18:00 A KD2 HKPP F 1128 Group 2 - Testing & Commisioning of Modified Fuel Inlet Pipe 01-Jun-23 06-Jun-23 -7 0% 18:00 08:00 KD2_HKPP_F_1132 Group 2 - FS/DG Inspection for Fuel Inlet Temporary Modification Works 22 07-Jun-23 04-Jul-23 -7 0% 08:00 18:00 Group 2 - Modified Fuel Inlet Pipe in Operation, Backfill Pipe Trough and Install KD2 HKPP F 1142 -7 05-Jul-23 12-Jul-23 08:00 18:00 Group 2 - Construct Bored Pile H-P17 after Completion of Fuel Inlet Modification & 30 20-May-23 KD2_HKPP_F_1152 28-Sep-23 -48 10% P11,P13,P19 (1 x 30 d/pile = 30 day) 08:00A 18:00 Stage 2 TTA - Pile H-P11, H-P13, H-P18, H-P19 KD2_HKPP_F_1450 Group 2 - Relocate of 3 nos. C&ED X-ray Waiting Bay to North 01-Jun-23 16-Jun-23 -48 08:00 18:00 KD2_HKPP_F_1460 Group 2 - Stage 2 - Implement TTA -48 17-Jun-23 17-Jun-23 0% KD2_HKPP_F_1470 HKP Platform Group 2 - Construct Bored Pile H-P11 (Confirmed deleted by email on 19-Apr-23 19-Apr-23 100% 08:00 A 18:00 A KD2_HKPP_F_1472 HKP Platform Group 2 - Construct Bored Pile H-P13 19-Jun-23 25-Jul-23 -48 0% 08:00 18:00 KD2_HKPP_F_1474 HKP Platform Group 2 - Construct Bored Pile H-P19 30 26-Jul-23 29-Aug-23 -48 0% 08:00 18:00 KD2_HKPP_F_2310 Group 2 - Prepare Bored Log for H-P11, H-P13, H-P17, H-P18, H-P19 10-Feb-23 01-Jun-23 -40 80% A 00:80 18:00 KD2_HKPP_F_2320 Group 2 - Review Bored Log & Accept the Proposed Founding Levels for Bored 02-Jun-23 08-Jun-23 -49 0% Piles for H-P11, H-P13, H-P19 08:00 18:00 Stage 3 TTA - Pile H-P14, H-P15

Actual Work
Milestone
Remaining Work
Critical Remaining Work

Project ID: CWPG-A04D-IPM-AA-12 Page 14 of 25 **Data Date:** 31-May-23 **Printed:** 30-May-2314:50 **Layout:** C21W18 - 3M


Date	Revision	Checked	Approved
10-May-23	C21W18 - CWPG-A04	Gary Yeung	Kingsley Chiang





中国連禁工程(春港)有限公司 CHINA STATE CONSTRUCTION ENGRG, (HONG KONG) LTD.

	Activity Name	OD	Start	Finish	Total	Physical %				2023			
					Float	Complete	Mar	Apr	May	Jun	Jul	Aug	
KD2_HKPP_F_1390	Group 3 - Relocate of 2 nos. C&ED X-ray Waiting Bay to North	14	01-Jun-23 08:00	16-Jun-23 18:00	75	0%	1 1 1 1				: : : :	 	
KD2_HKPP_F_2330	Group 3 - Prepare Bored Log for H-P14, H-P15	7	01-Feb-23 08:00 A	01-Jun-23 18:00	85	50%	1				: : : : :		
KD2_HKPP_F_2340	Group 3 - Review Bored Log & Accept the Proposed Founding Levels for Bored Piles for H-P14, H-P15	7	02-Jun-23 08:00	08-Jun-23 18:00	102	0%							
Reprovison of Vertical Circulation - S	taircase						1						
Advance Preparation - Temporary	Staircase for Pedestrian Diversion												
											:		
Realign Security Fence							1 1 1 1				:	1	
KD2_HKPP_F_1060	Submission of Proposal for Realignment of Security Fence for Erection of Temporary Staircase	95	06-Jun-22 08:00 A	24-Aug-22 18:00 A		100%					 		
KD2_HKPP_F_1070	Review & Approve the Fence Realignment Proposal	28	25-Aug-22 08:00 A	10-Oct-22 18:00 A		100%					:		
KD2_HKPP_F_1080	Realign Security Fence	7	11-Oct-22 08:00 A	18-Oct-22 18:00 A		100%						·	
KD2_HKPP_F_1120	Install Water Filled Barrier / Fence prior to Demolition of Existing Staircase	4	19-Oct-22 08:00 A	22-Oct-22 18:00 A		100%	1				1 1 1 1 1		
Temporary Staircase Design, S	ubmission & Erection						:				1 1 1		
KD2_HKPP_F_1072	IDMC Review & Approve the Temporary Staircase Proposal	14	31-Jan-23	28-Feb-23		100%							
			A 00:80	18:00 A									
KD2_HKPP_F_1082	Off Site Fabrication of Temporary Staircase	60	09-Mar-23 08:00 A	06-May-23 18:00 A		100%	:				: : : :	 	
KD2_HKPP_F_1084	UU Diversion prior to Footing Construction for Temporary Staircase	21	01-Mar-23 08:00 A	22-Mar-23 18:00 A		100%	: :				: : : : : :		
KD2_HKPP_F_1086	Cast Footing of Temporary Staircase	20	24-Mar-23 08:00 A	06-Apr-23 18:00 A		100%					: : : :		
KD2_HKPP_F_1092	Commence Temporary Fabrication upon Obtaining Approval from all Parties	0		08-Mar-23 08:00 A		100%	•				: : : : :		
KD2_HKPP_F_1592	Submission of Design for Temporary Staircase with ICE certificate to HyD, GPA and FSD	110	06-Jun-22 08:00 A	30-Nov-22 18:00 A		100%					 		
KD2_HKPP_F_1612	Submit Method Statement to IDMC for Demolition of the Existing Staircase	110	06-Jun-22 08:00 A	30-Nov-22 18:00 A		100%	: :				:		
KD2_HKPP_F_1622	IDMC Review & Approve the Method Statement for Demolition of the Existing Staircase	14	31-Jan-23 08:00 A	28-Feb-23 18:00 A		100%					:		
KD2_HKPP_G_5032	On site Erection of Temporary Staircase	21	08-May-23 08:00 A	05-Jun-23 18:00	-94	80%					: : : :		
KD2_HKPP_G_5034	Inspection & Hand Over to Plublic for Use	3	06-Jun-23 08:00	08-Jun-23 18:00	-94	0%					: : : :		
Reprovisional Works & Demolition	Works + G.I. for H-P20a, H-P20b, H-P21a, H-P21b						1						
Demolish Existing Staircase af	er Erection of Temporary Staircase												
VDC 11/25 = 241 /555	Tourish of the state of the sta	4	44 1 22	44 1 22	24	20/							
KD2_HKPP_E&M_1790	Termination of power supply for the existing staircase and lift	1	14-Jun-23 08:00	14-Jun-23 18:00	-94	0%					: : : :		
KD2_HKPP_E&M_1800	Demolition of existing lift and lighting system of existing staircase	7	15-Jun-23 08:00	23-Jun-23 18:00	-94	0%							
KD2_HKPP_F_1020	Realign the Security for Demolition of Existing Staircase & Lift	4	09-Jun-23 08:00	13-Jun-23 18:00	-94	0%					:		
KD2_HKPP_F_1330	Demolish Lift & Staircase	49	24-Jun-23 08:00	21-Aug-23 18:00	-94	0%	: : : :						
Statutory Submission & Approv	al prior to G.I. Works												-



Project ID: CWPG-A04D-IPM-AA-12 Page 15 of 25

Data Date: 31-May-23 Printed: 30-May-2314:50 Layout: C21W18 - 3M

Date	Revision	Checked	Approved
10-May-23	C21W18 - CWPG-A04	Gary Yeung	Kingsley Chiang



Remaining Work

Critical Remaining Work

Preliminary Works Programme for Contract C21W18 - Airportcity Link 20230529 - Airportcity Link(2023-05-25) - CWPG-A04 for AA MU12



中国建築工程(春港)有限公司 CHINA STATE CONSTRUCTION ENGRG, (HONG KONG) LTD,

	Activity Name	OD	Start	Finish	Total	Physical %				2023			
KD2 HKPP F 1050	H-P20a, H-P20b, H-P21a, H-P21b - AA Issue the Approval for Commencement of	7	23-Sep-22	26-Sep-22	Float	Complete 100%	Mar	Apr	May	Jun	Jul	A	ug
NDZ_UKFK_F_1000	G.I.		08:00 A	18:00 A		100%		1 1 1	! ! !		! ! !	 	
KD2_HKPP_F_1340	H-P20a, H-P20b, H-P21a, H-P21b - Submit Work Permit to AA for Commenceme of G.I. Works	nt 7	16-Sep-22 08:00 A	22-Sep-22 18:00 A		100%			1 1 1 1 1				: : :
G.I. Works for Pile H-P20a, I	H-P20b, H-P21a, H-P21b							1 1 1					
KD2_HKPP_F_1350	P20a, P20b, P21a, P21b - G.I. for Bored Pile (4 x 10d/pile by 2 rigs = 20 day)	20	22-Aug-23 08:00	13-Sep-23 18:00	-94	0%			; ; ;				:
HKP Platform - Statutory Submission	for Completion							: : :	: :	-			
HKP Platform - Group 1 Completion	on of Bored Pile (H-P6 to H-P8, H-P10, H-P12, H-P16, H-P17)								: : : : :				
KD2 HKPP F 2000	HKP Platform Pile Group 1 - Sonic Test, Interfacing Core Test	14	18-Jul-23	02-Aug-23	-39	0%			: : : :	-			
			08:00	18:00					; ; ;				
KD2_HKPP_F_2010	HKP Platform Pile Group 1 - 28 days Concrete Strength of Pile	28	18-Jul-23 08:00	14-Aug-23 18:00	-36	0%		1 1 1 1	:		:		1
KD2_HKPP_F_2020	HKP Platform Pile Group 1 - Submit BA14 for Application for Completion of Bored Pile	2	03-Aug-23 08:00	04-Aug-23 18:00	-39	0%			1				
KD2_HKPP_F_2030	HKP Platform Pile Group 1 - BD Acknowledge for Completion of Bored Pile	28	05-Aug-23 08:00	01-Sep-23 18:00	-47	0%			1				
HKP Platform - Superstructure								1 1 2 3	1 1 1 1		1		
HKP Platform - Superstructure Portio	on 1								; : :			· · · · · · · · · · · · · · · · · · ·	
		1	14-Aug-23	14-Aug-23	-31	0%		1	1 1 1 1			ı	
KD2_HKPP_S_1000	HKP Platform Structure Portion 1 - Submit BA8 for Commencement of Super-structure	'	08:00	18:00				1	1	· ·	!	!	
KD2_HKPP_S_1000 KD2_HKPP_S_1010		28			-47	0%			1 1 1 1 1 1 1		1		
	Super-structure HKP Platform Structure Portion 1 - BD Issue the Consent for Commencement of Super-structure	28	08:00 26-Aug-23	18:00 22-Sep-23	-47	0%			1 1 1 1 1 1 1 1 1 1		 		
KD2_HKPP_S_1010 P Platform - External Works at Ground I	Super-structure HKP Platform Structure Portion 1 - BD Issue the Consent for Commencement of Super-structure	28	08:00 26-Aug-23	18:00 22-Sep-23	-47	0%							
KD2_HKPP_S_1010 P Platform - External Works at Ground I	Super-structure HKP Platform Structure Portion 1 - BD Issue the Consent for Commencement of Super-structure Level		08:00 26-Aug-23 08:00	18:00 22-Sep-23 18:00	-47	0%							
KD2_HKPP_S_1010 P Platform - External Works at Ground I	Super-structure HKP Platform Structure Portion 1 - BD Issue the Consent for Commencement of Super-structure Level After Removal of Existing Lift & Staircase		08:00 26-Aug-23 08:00	18:00 22-Sep-23 18:00									
KD2_HKPP_S_1010 P Platform - External Works at Ground I Realign Security Fence - New Staircase KD2_HKPP_F_1030	Super-structure HKP Platform Structure Portion 1 - BD Issue the Consent for Commencement of Super-structure Level After Removal of Existing Lift & Staircase Realign Security Fence in the Same Stage for Demolition of Existing Staircase & Level	ft 4	08:00 26-Aug-23 08:00 09-Jun-23 08:00 22-Aug-23	18:00 22-Sep-23 18:00 13-Jun-23 18:00 28-Aug-23	-37	0%							
KD2_HKPP_S_1010 P Platform - External Works at Ground I Realign Security Fence - New Staircase KD2_HKPP_F_1030 KD2_HKPP_F_1040	Super-structure HKP Platform Structure Portion 1 - BD Issue the Consent for Commencement of Super-structure Level After Removal of Existing Lift & Staircase Realign Security Fence in the Same Stage for Demolition of Existing Staircase & L Predrilling for SR-P1~SR-P3 (by 3 rig @ 6d/pile)	ft 4 6	08:00 26-Aug-23 08:00 09-Jun-23 08:00 22-Aug-23 08:00 29-Aug-23	18:00 22-Sep-23 18:00 13-Jun-23 18:00 28-Aug-23 18:00 02-Sep-23	-37 -94	0%							
KD2_HKPP_S_1010 P Platform - External Works at Ground I Realign Security Fence - New Staircase KD2_HKPP_F_1030 KD2_HKPP_F_1040 KD2_HKPP_F_1310	Super-structure HKP Platform Structure Portion 1 - BD Issue the Consent for Commencement of Super-structure Level After Removal of Existing Lift & Staircase Realign Security Fence in the Same Stage for Demolition of Existing Staircase & L Predrilling for SR-P1~SR-P3 (by 3 rig @ 6d/pile)	ft 4 6	08:00 26-Aug-23 08:00 09-Jun-23 08:00 22-Aug-23 08:00 29-Aug-23 08:00	18:00 22-Sep-23 18:00 13-Jun-23 18:00 28-Aug-23 18:00 02-Sep-23 18:00	-37 -94	0%							
KD2_HKPP_S_1010 P Platform - External Works at Ground II Realign Security Fence - New Staircase KD2_HKPP_F_1030 KD2_HKPP_F_1040 KD2_HKPP_F_1310 Relocation of Existing Fuel Tank	Super-structure HKP Platform Structure Portion 1 - BD Issue the Consent for Commencement of Super-structure Level After Removal of Existing Lift & Staircase Realign Security Fence in the Same Stage for Demolition of Existing Staircase & L Predrilling for SR-P1~SR-P3 (by 3 rig @ 6d/pile) Confirmed Founding Level for SR-P1~SR-P3 by RGE	ft 4 6 5	08:00 26-Aug-23 08:00 09-Jun-23 08:00 22-Aug-23 08:00 29-Aug-23 08:00	18:00 22-Sep-23 18:00 13-Jun-23 18:00 28-Aug-23 18:00 02-Sep-23 18:00	-37 -94 -114	0% 0% 0%							
KD2_HKPP_S_1010 P Platform - External Works at Ground I Realign Security Fence - New Staircase KD2_HKPP_F_1030 KD2_HKPP_F_1040 KD2_HKPP_F_1310 Relocation of Existing Fuel Tank KD2_HKPP_FT_1000	Super-structure HKP Platform Structure Portion 1 - BD Issue the Consent for Commencement of Super-structure Level After Removal of Existing Lift & Staircase Realign Security Fence in the Same Stage for Demolition of Existing Staircase & L Predrilling for SR-P1~SR-P3 (by 3 rig @ 6d/pile) Confirmed Founding Level for SR-P1~SR-P3 by RGE FSD Submission & Approval for New Arrangement of Fuel Tank Relocation	ft 4 6 5	08:00 26-Aug-23 08:00 09-Jun-23 08:00 22-Aug-23 08:00 29-Aug-23 08:00	18:00 22-Sep-23 18:00 13-Jun-23 18:00 28-Aug-23 18:00 02-Sep-23 18:00	-37 -94 -114	0% 0% 0%							
KD2_HKPP_S_1010 P Platform - External Works at Ground II Realign Security Fence - New Staircase KD2_HKPP_F_1030 KD2_HKPP_F_1040 KD2_HKPP_F_1310 Relocation of Existing Fuel Tank KD2_HKPP_FT_1000	Super-structure HKP Platform Structure Portion 1 - BD Issue the Consent for Commencement of Super-structure Level After Removal of Existing Lift & Staircase Realign Security Fence in the Same Stage for Demolition of Existing Staircase & L Predrilling for SR-P1~SR-P3 (by 3 rig @ 6d/pile) Confirmed Founding Level for SR-P1~SR-P3 by RGE FSD Submission & Approval for New Arrangement of Fuel Tank Relocation	ft 4 6 5	08:00 26-Aug-23 08:00 09-Jun-23 08:00 22-Aug-23 08:00 29-Aug-23 08:00	18:00 22-Sep-23 18:00 13-Jun-23 18:00 28-Aug-23 18:00 02-Sep-23 18:00	-37 -94 -114	0% 0% 0%							
KD2_HKPP_S_1010 P Platform - External Works at Ground II Realign Security Fence - New Staircase KD2_HKPP_F_1030 KD2_HKPP_F_1040 KD2_HKPP_F_1310 Relocation of Existing Fuel Tank KD2_HKPP_FT_1000 P Viaduct HKP Viaduct Pile Group 1 & 3 - UU Dive	Super-structure HKP Platform Structure Portion 1 - BD Issue the Consent for Commencement of Super-structure Level After Removal of Existing Lift & Staircase Realign Security Fence in the Same Stage for Demolition of Existing Staircase & L Predrilling for SR-P1~SR-P3 (by 3 rig @ 6d/pile) Confirmed Founding Level for SR-P1~SR-P3 by RGE FSD Submission & Approval for New Arrangement of Fuel Tank Relocation	ft 4 6 5	08:00 26-Aug-23 08:00 09-Jun-23 08:00 22-Aug-23 08:00 29-Aug-23 08:00	18:00 22-Sep-23 18:00 13-Jun-23 18:00 28-Aug-23 18:00 02-Sep-23 18:00 02-Dec-23 18:00	-37 -94 -114	0% 0% 0%							
KD2_HKPP_S_1010 P Platform - External Works at Ground II Realign Security Fence - New Staircase KD2_HKPP_F_1030 KD2_HKPP_F_1040 KD2_HKPP_F_1310 Relocation of Existing Fuel Tank KD2_HKPP_FT_1000 P Viaduct HKP Viaduct Pile Group 1 & 3 - UU Dive	Super-structure HKP Platform Structure Portion 1 - BD Issue the Consent for Commencement of Super-structure Level After Removal of Existing Lift & Staircase Realign Security Fence in the Same Stage for Demolition of Existing Staircase & L Predrilling for SR-P1~SR-P3 (by 3 rig @ 6d/pile) Confirmed Founding Level for SR-P1~SR-P3 by RGE FSD Submission & Approval for New Arrangement of Fuel Tank Relocation rsion - Water Main Diversion	ft 4 6 5 120	08:00 26-Aug-23 08:00 09-Jun-23 08:00 22-Aug-23 08:00 29-Aug-23 08:00 13-Jul-23 08:00	18:00 22-Sep-23 18:00 13-Jun-23 18:00 28-Aug-23 18:00 02-Sep-23 18:00 02-Dec-23 18:00 14-Dec-22 18:00 A 07-Mar-23	-37 -94 -114	0% 0% 0%							
KD2_HKPP_S_1010 P Platform - External Works at Ground In Realign Security Fence - New Staircase KD2_HKPP_F_1030 KD2_HKPP_F_1040 KD2_HKPP_F_1310 Relocation of Existing Fuel Tank KD2_HKPP_FT_1000 P Viaduct HKP Viaduct Pile Group 1 & 3 - UU Dive TTA Scheme Preparation & Implement	Super-structure HKP Platform Structure Portion 1 - BD Issue the Consent for Commencement of Super-structure Level After Removal of Existing Lift & Staircase Realign Security Fence in the Same Stage for Demolition of Existing Staircase & L Predrilling for SR-P1~SR-P3 (by 3 rig @ 6d/pile) Confirmed Founding Level for SR-P1~SR-P3 by RGE FSD Submission & Approval for New Arrangement of Fuel Tank Relocation rsion - Water Main Diversion Intation Prepare TTA Scheme for Water Main Diversion	ft 4 6 5 120	08:00 26-Aug-23 08:00 09-Jun-23 08:00 22-Aug-23 08:00 29-Aug-23 08:00 13-Jul-23 08:00 07-Dec-22 08:00 A 20-Feb-23 08:00 A	18:00 22-Sep-23 18:00 13-Jun-23 18:00 28-Aug-23 18:00 02-Sep-23 18:00 02-Dec-23 18:00 14-Dec-22 18:00 A 07-Mar-23 18:00 A	-37 -94 -114	0% 0% 0%							
KD2_HKPP_S_1010 P Platform - External Works at Ground I Realign Security Fence - New Staircase KD2_HKPP_F_1030 KD2_HKPP_F_1040 KD2_HKPP_F_1310 Relocation of Existing Fuel Tank KD2_HKPP_FT_1000 P Viaduct HKP Viaduct Pile Group 1 & 3 - UU Dive TTA Scheme Preparation & Implement KD2_HKPV_F_2180 KD2_HKPV_F_2190	Super-structure HKP Platform Structure Portion 1 - BD Issue the Consent for Commencement of Super-structure Level After Removal of Existing Lift & Staircase Realign Security Fence in the Same Stage for Demolition of Existing Staircase & L Predrilling for SR-P1~SR-P3 (by 3 rig @ 6d/pile) Confirmed Founding Level for SR-P1~SR-P3 by RGE FSD Submission & Approval for New Arrangement of Fuel Tank Relocation rsion - Water Main Diversion ntation Prepare TTA Scheme for Water Main Diversion TD/RMO Review & Approve the TTA Scheme for Water Main Diversion	ft 4 6 5 120 6 28	08:00 26-Aug-23 08:00 09-Jun-23 08:00 22-Aug-23 08:00 29-Aug-23 08:00 13-Jul-23 08:00 07-Dec-22 08:00 A 20-Feb-23 08:00 A	18:00 22-Sep-23 18:00 13-Jun-23 18:00 28-Aug-23 18:00 02-Sep-23 18:00 02-Dec-23 18:00 14-Dec-22 18:00 A 07-Mar-23 18:00 A	-37 -94 -114	0% 0% 0% 0%							

Page 16 of 25

Printed: 30-May-2314:50

TASK filters: C21W18 - 3 M, Without WBS Summary.

Layout: C21W18 - 3M



中国建築工程(春港)有限公司 CHINA STATE CONSTRUCTION ENGRG, (HONG KONG) LTD.

		Activity Name	OD	Start	Finish	Total	Physical %				2023			
						Float	Complete	Mar	Apr	May	Jun	Jul	Aug	Se
	KD2_HKPV_F_2230	3 Days Advance Notice prior to Implementation of TTA	3	21-Apr-23 08:00 A	24-Apr-23 18:00 A		100%			1 1 1 1 1		1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1		
	Water Main Material Submission, Ap	pproval & Delivery							 	1 1 1 1		1 1 1 1		
	KD2_HKPV_F_1390	Water Main Material submission to WSD for Approval	7	06-Jun-22 08:00 A	06-Jun-22 18:00 A		100%			1				
	KD2_HKPV_F_1400	WSD Approve to Water Main Materials	28	07-Jun-22 08:00 A	04-Aug-22 18:00 A		100%					; ; ;		
	KD2_HKPV_F_1410	Ordering & Delivery Water Main Materials to Site	60	05-Aug-22 08:00 A	08-Jun-23 18:00	-212	95%			:		; ; ;		
	KD2_HKPV_F_1550	Commencement of Water Main Diversion	0	09-Jun-23 08:00		-212	0%			1 1 1 1 1 1	*	1 1 1 1 1 1		
-	Watermain Diversion - Stage 1									1 1 1 1 1		1		
	KD2_HKPV_F_1430	Stage 1 - Implement TTA to Close Shun Wan Road Out Bound for Water Main Diversion	1	25-Apr-23 08:00 A	12-Jun-23 18:00	-212	50%			1 1 1	•			
	KD2_HKPV_F_1440	Stage 1 - Excavate Trench for Water Main Diversion	7	13-Jun-23 08:00	20-Jun-23 18:00	-160	0%			3		1 1 1 1 1 1		
	KD2_HKPV_F_1450	Stage 1 - Lay Water Main (DN300mm DI & DN200mmPE)	6	21-Jun-23 08:00	28-Jun-23 18:00	-160	0%			1 1 1 1 1 1 1		1 1 1 1 1 1	 	
	KD2_HKPV_F_1460	Stage 1 - Backfill Water Main Trench & Reinstate Road Surface	3	29-Jun-23 08:00	03-Jul-23 18:00	-160	0%		1	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1				
	Watermain Diversion - Stage 2								1	1 1 2 2 3		1 1 1 1		
	KD2_HKPV_F_1470	Stage 2 - Implement TTA for Water Main Diversion	1	04-Jul-23 08:00	04-Jul-23 18:00	-160	0%			1		1		
	KD2_HKPV_F_1480	Stage 2 - Excavate Trench for Water Main Diversion	7	05-Jul-23 08:00	12-Jul-23 18:00	-160	0%			1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1				
	KD2_HKPV_F_1490	Stage 2 - Lay Water Main (DN300mm DI & DN200mmPE)	6	13-Jul-23 08:00	19-Jul-23 18:00	-160	0%			1 1 1 1 1				
	KD2_HKPV_F_1560	Stage 2 - Backfill Water Main Trench & Reinstate Road Surface	2	20-Jul-23 08:00	21-Jul-23 18:00	-160	0%			: : : : :				
	Watermain Diversion - Connection of	of Water Supply							1 1 1 1	2 2 2 3 3		; ; ; ;		:
	KD2_HKPV_F_1510	Water Pressure Test	7	22-Jul-23 08:00	28-Jul-23 18:00	-199	0%			1	-			
	KD2_HKPV_F_1512	Swabbing Water Main	1	29-Jul-23 08:00	29-Jul-23 18:00	-160	0%			; ; ; ;		i		
	KD2_HKPV_F_1514	WSD Site Inspection of Water Main	1	31-Jul-23 08:00	31-Jul-23 18:00	-160	0%			1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1		1 1 1 1 1	•	
	KD2_HKPV_F_1520	Disinfection of Water Main	7	01-Aug-23 08:00	07-Aug-23 18:00	-200	0%			1 1 1 1 1 1 1		: : : : :		
	KD2_HKPV_F_1530	Connection of Permanent Water Supply (By WSD)	2	08-Aug-23 08:00	09-Aug-23 18:00	-160	0%			1 1 1 1 1		1 1 1 1		
	KD2_HKPV_F_1540	Backfill Water Main Connection Point & Reinstate Road Surface	7	10-Aug-23 08:00	17-Aug-23 18:00	-160	0%			: : : : :		: : : :		
	HKP Viaduct Pile Group 1 & 3 - UU Dive	ersion - LV, ELV, CT Cable Duct Diversion							1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	: : : :		: : : :		
	LV, ELV, CT Cable Cable Duct Laying	g-Stage 1								1		: 		
	KD2_HKPV_F_1160	Stage 1 - Implement TTA for LV, ELV, CT cable Duct Diversion	2	13-Jun-23 08:00	14-Jun-23 18:00	-212	0%			1	0			
	KD2_HKPV_F_1170	Stage 1 - LV, ELV, CTCable DuctLaying (6no x DN100mm)	5	15-Jun-23 08:00	20-Jun-23 18:00	-212	0%					: : : :		
	KD2_HKPV_F_1180	Stage 1 - LV, ELV, CTConstruct Draw Pit (2 nos.)	6	21-Jun-23 08:00	28-Jun-23 18:00	-212	0%		 	3 s s s s s s s s s s s s s s s s s s s		1 1 1 1		

Actual Work ◆ Milestone Remaining Work Critical Remaining Work

Project ID: CWPG-A04D-IPM-AA-12 Page 17 of 25

Data Date: 31-May-23 Printed: 30-May-2314:50 Layout: C21W18 - 3M

Date	Revision	Checked	Approved
10-May-23	C21W18 - CWPG-A04	Gary Yeung	Kingsley Chiang



中国建築工程(春港)有限公司 CHINA STATE CONSTRUCTION ENGRG, (HONG KONG) LTD.

	Activity Name	OD	Start	Finish	Total	Physical %				2023			
					Float	Complete	Mar	Apr	May	Jun	Jul	Aug	Se
KD2_HKPV_F_1190	Stage 1 - Backfill Cable Duct Trench & Reinstate Road Surface	3	29-Jun-23 08:00	03-Jul-23 18:00	-212	0%		1 1 1 1			:		
LV, ELV, CT Cable Cable Duct Layir	ng-Stage 2							1					
KD2_HKPV_F_1200	Stage 2 - Implement TTA for LV, ELV, CT cable Duct Diversion	2	04-Jul-23 08:00	05-Jul-23 18:00	-212	0%					0	i	
KD2_HKPV_F_1210	Stage 2 - LV, ELV, CT Cable Duct Laying (6no x DN 100mm)	5	06-Jul-23 08:00	11-Jul-23 18:00	-212	0%							
KD2_HKPV_F_1220	Stage 2 - Backfill Cable Duct Trench & Reinstate Road Surface	3	12-Jul-23 08:00	14-Jul-23 18:00	-212	0%							
LV, ELV, CT Cable Cable Duct Layir	ng-Stage 3					-							
KD2_HKPV_F_1230	Stage 3 - Implement TTA for LV, ELV, CT cable Duct Diversion	2	15-Jul-23 08:00	17-Jul-23 18:00	-212	0%						i	
KD2_HKPV_F_1240	Stage 3 - LV, ELV, CTDuct Laying (6no x DN100mm)	5	18-Jul-23 08:00	22-Jul-23 18:00	-212	0%							
KD2_HKPV_F_1250	Stage 3 - LV, ELV, CT Construct Draw Pit (1 nos.)	4	24-Jul-23 08:00	27-Jul-23 18:00	-212	0%							
KD2_HKPV_F_1260	Stage 3 - Backfill Cable Duct Trench & Reinstate Road Surface	3	28-Jul-23 08:00	31-Jul-23 18:00	-212	0%							
LV, ELV, CT Cable Cable Duct Layir	ng-Stage 4							1					
KD2_HKPV_F_1270	Stage 4 - Implement TTA for LV, ELV, CT cable Duct Diversion	2	01-Aug-23 08:00	02-Aug-23 18:00	-212	0%				-		•	
KD2_HKPV_F_1280	Stage 4 - LV, ELV, CT Cable Duct Laying (6no x DN 100mm)	4	03-Aug-23 08:00	07-Aug-23 18:00	-212	0%		1					
KD2_HKPV_F_1290	Stage 4 - Backfill Cable Duct Trench & Reinstate Road Surface	3	08-Aug-23 08:00	10-Aug-23 18:00	-212	0%		1					
LV, ELV, CT Cable Cable Duct Layir	ng-Stage 5					-		1					
KD2_HKPV_F_1300	Stage 5 - Implement TTA for LV, ELV, CT cable Duct Diversion	1	11-Aug-23 08:00	11-Aug-23 18:00	-212	0%							
KD2_HKPV_F_1310	Stage 5 - ELV Cable Duct Laying (6no x DN100mm)+LV Cable Duct(2no x DN100mm +CT Duct	6	12-Aug-23 08:00	18-Aug-23 18:00	-212	0%							
KD2_HKPV_F_1320	Stage 5 - ELV Construct Draw Pit (2 nos.)	6	19-Aug-23 08:00	25-Aug-23 18:00	-212	0%							
KD2_HKPV_F_1330	Stage 5 - Backfill Cable Duct Trench & Reinstate Road Surface	3	26-Aug-23 08:00	29-Aug-23 18:00	-212	0%		1					
LV, ELV, CT Cable Cable Duct Layir	ng-Stage 6					-		1			- 1		
KD2_HKPV_F_1340	Stage 6 - Implement TTA for LV, ELV, CT cable Duct Diversion	1	30-Aug-23 08:00	30-Aug-23 18:00	-212	0%							I
IKP Viaduct - Foundation				I		-		1				 	
HKP Viaduct - Bored Pile Group 1	& 3 - P11 to P15												
HKP Viaduct Pile Group 1 & 3 -	G.I. Works for Determination of Bored Piles Founding Level											 	
G.I. Subcontractor -Subletting	g & BD Approval									_		 	·
KD2_HKPV_F_1090	Award G.I. Subcontractor(Same Sub-Contractor for HKP Platform)	0		30-Aug-22 08:00 A		100%							
KD2_HKPV_F_1100	Prepare G.I. Specialist Document to BD for Approval	7	31-Aug-22 08:00 A	07-Sep-22 18:00 A		100%							
KD2_HKPV_F_1110	Submit BA10 for Commencement of G.I. Works	7	08-Sep-22	16-Sep-22 18:00 A		100%		1			- 1		

Actual Work	•	Milestone
Remaining Work		
Critical Remaining Work		

Project ID: CWPG-A04D-IPM-AA-12 Page 18 of 25


Data Date: 31-May-23 Printed: 30-May-2314:50 Layout: C21W18 - 3M

Date	Revision	Checked	Approved
10-May-23	C21W18 - CWPG-A04	Gary Yeung	Kingsley Chiang





Activity ID Activity Name Float Complet Mar Apr May Sep Jun Jul Aug KD2_HKPV_F_1120 BD Issue Consent for G.I. Commencement 17-Sep-22 24-Sep-22 100% 08:00 A 18:00 A TTA Scheme Preparation & Implementation KD2_HKPV_F_1040 Subletting of TTA Consultant (Same Consultant for HKP Platform) 25 06-Jun-22 02-Jul-22 100% 08:00 A 18:00 A 100% KD2_HKPV_F_1050 Prepare TTA Scheme for G.I. Works 13 04-Jul-22 03-Aug-22 08:00 A 18:00 A KD2_HKPV_F_1060 Meeting with MOM and Stakeholders for Review of TTA Scheme 04-Aug-22 04-Aug-22 100% 08:00 A 18:00 A Forward Proposed TTA Scheme for G.I. Works to TD/RMO in 1st TMLG Meeting KD2_HKPV_F_1070 05-Aug-22 27-Sep-22 100% 08:00 A 18:00 A KD2_HKPV_F_1700 Revised TTA Scheme as per TD/RMO Comment to TD/RMO 28-Sep-22 26-Oct-22 100% 08:00 A 18:00 A KD2_HKPV_F_1702 TD/RMO Review & Approve the TTA Scheme for G.I. Works 28 27-Oct-22 10-Nov-22 100% 08:00 A 18:00 A KD2_HKPV_F_1704 IDMC Review & Approve the TTA Scheme for G.I. Works 14 11-Nov-22 100% 25-Nov-22 08:00 A 18:00 A KD2_HKPV_F_1710 Apply RA for Implementation of TTA 100% 11-Nov-22 26-Nov-22 08:00 A 18:00 A 3 Days Advance Notice prior to Implementation of TTA KD2_HKPV_F_1712 28-Nov-22 30-Nov-22 100% 08:00 A 18:00 A Stage 0 TTA for G.I. Works KD2_HKPV_F_1080 Implement TTA for G.I. Works for G.I. Works 30-Nov-22 30-Nov-22 100% 08:00 A 18:00 A KD2_HKPV_F_1130 G.I. for Bored Pile for Group 1 (13 nos. from P12 to P15 by 3 Rig) 50 -110 92.3% 01-Dec-22 02-Jun-23 08:00 A 18:00 KD2 HKPV F 1500 G.I. for Bored Pile for Group 3 (4 nos. for P11 by 1 Rig) 40 09-Feb-23 -112 76% 05-Jun-23 A 00:80 18:00 Determination of Bored Piles Founding Level KD2_HKPV_F_1140 Group 1 - Prepare Bore Log 03-Jun-23 10-Jun-23 -110 0% 08:00 18:00 KD2 HKPV F 1150 Group 1 - Review Bore Log & Accept the Proposed Founding Levels for Bored Piles 11-Jun-23 17-Jun-23 -135 08:00 18:00 KD2_HKPV_F_2240 Group 3 - Review Bore Log & Accept the Proposed Founding Levels for Bored Piles 14-Jun-23 20-Jun-23 -138 0% 08:00 18:00 KD2_HKPV_F_2250 Group 3 - Prepare Bore Log 06-Jun-23 13-Jun-23 -112 08:00 18:00 HKP Viaduct - Bored Pile Group 2 - P9, P10 HKP Viaduct Pile Group 2 - G.I. Works for Determination of Bored Piles Founding Level KD2_HKPV_F_1000 HKP Viaduct (P9, P10) - G.I. for Bored Pile (6 nos. for P9, P10 by 3 Rigs) 09-Mar-23 13-Apr-23 100% 08:00 A 18:00 A KD2_HKPV_F_1010 HKP Viaduct (P9, P10) - Prepare Bore Log & Submit to BD 14-Apr-23 01-Jun-23 -56 60% 08:00 A 18:00 HKP Viaduct (P9, P10) - Review Bore Log & Accept the Proposed Founding Levels KD2_HKPV_F_1020 02-Jun-23 08-Jun-23 -72 0% for Bored Piles 08:00 18:00 HKP Viaduct Pile Group 2 - Bored Pile Construction - Pile P9 to P10 KD2_HKPV_F_1680 HKP Viaduct P9-1 - Construct Bored Pile 09-Jun-23 15-Jul-23 0% 08:00 18:00 KD2_HKPV_F 1690 HKP Viaduct P9-2 - Construct Bored Pile 30 17-Jul-23 -7 0% 19-Aug-23 08:00 18:00




Project ID: CWPG-A04D-IPM-AA-12 Page 19 of 25 Data Date: 31-May-23 Printed: 30-May-2314:50 Layout: C21W18 - 3M

Date	Revision	Checked	Approved			
10-May-23	C21W18 - CWPG-A04	Gary Yeung	Kingsley Chiang			



中国連禁工程(春港)有限公司 CHINA STATE CONSTRUCTION ENGRG, (HONG KONG) LTD.




 Project ID: CWPG-A04D-IPM-AA-12 Page 20 of 25

Data Date: 31-May-23 Printed: 30-May-2314:50 Layout: C21W18 - 3M

Date	Revision	Checked	Approved		
10-May-23	C21W18 - CWPG-A04	Gary Yeung	Kingsley Chiang		



中国連謀工程(春港)有限公司 CHINA STATE CONSTRUCTION ENGRG. (HONG KONG) LTD.






Project ID: CWPG-A04D-IPM-AA-12 Page 21 of 25 Data Date: 31-May-23 Printed: 30-May-2314:50 Layout: C21W18 - 3M

•						
TASI	K filters:	C21W18	- 3 M.	Without	WBS	Summary.

Date	Revision	Checked	Approved		
10-May-23	C21W18 - CWPG-A04	Gary Yeung	Kingsley Chiang		



中国連謀工程(香港)有限公司 CHINA STATE CONSTRUCTION ENGRG. (HONG KONG) LTD.





Page 22 of 25

Printed: 30-May-2314:50 Layout: C21W18 - 3M

•						
TASK	filters:	C21W18	- 3 M.	Without	WBS Summar	V.

Date	Revision	Checked	Approved		
10-May-23	C21W18 - CWPG-A04	Gary Yeung	Kingsley Chiang		





Activity ID Activity Name Float Complet Mar Apr May Sep Jun Jul Aug KD2_AS_1140 AAWP & MS for VDC System - PM review and approval 21 09-Jul-23 29-Jul-23 411 0% 08:00 18:00 AAWP & MS for Dynamic Signage Display System (DSDS) KD2_AS_1150 AAWP & MS for DSDS - Prepare and submit document 01-Jun-23 30-Jul-23 0% 08:00 18:00 KD2_AS_1160 AAWP & MS for DSDS - PM review and approval 21 31-Jul-23 20-Aug-23 389 0% 18:00 08:00 AAWP & MS for Public Address System (PAS) AAWP & MS for PAS - Prepare and submit document 01-Jul-23 KD2_AS_1170 14-Nov-22 418 50% 08:00 A 18:00 KD2 AS 1180 AAWP & MS for PAS - PM review and approval 21 02-Jul-23 22-Jul-23 418 0% 08:00 18:00 AAWP & MS for Building Management System (BMS) KD2_AS_1190 AAWP & MS for BMS - Prepare and submit document 02-Mar-23 09-Jul-23 410 50% 08:00 A 18:00 KD2_AS_1200 AAWP & MS for BMS - PM review and approval 410 21 10-Jul-23 30-Jul-23 08:00 18:00 Airport and Specialist Systems -- Procurement --Subcontracting Procurement of Access Control System (ACS) 07-Sep-22 KD2_AS_2000 Access Control System (ACS) - prepare sub-contract document 28 11-Aug-22 100% 08:00 A 18:00 A 100% KD2_AS_2010 Access Control System (ACS) - invite sub-contract tender and return quotation 28 08-Sep-22 05-Oct-22 08:00 A 18:00 A KD2 AS 2020 Access Control System (ACS) - Quotation assessment 06-Oct-22 02-Nov-22 100% A 00:80 18:00 A KD2_AS_2030 Access Control System (ACS) - Confirm sub-contract 03-Nov-22 17-Nov-22 100% 14 08:00 A 18:00 A KD2 AS 2040 Access Control System (ACS) - Award sub-contract 25-Nov-22 100% 18-Nov-22 A 00:80 18:00 A Procurement of Closed Circuit Television (CCTV) System KD2_AS_2050 Closed Circuit Television (CCTV) System - prepare sub-contract document 11-Aug-22 07-Sep-22 100% 08:00 A 18:00 A KD2_AS_2060 Closed Circuit Television (CCTV) System - invite sub-contract tender and return 08-Sep-22 05-Oct-22 100% 28 08:00 A 18:00 A KD2_AS_2070 Closed Circuit Television (CCTV) System - Quotation assessment 06-Oct-22 02-Nov-22 100% A 00:80 KD2_AS_2080 Closed Circuit Television (CCTV) System - Confirm sub-contract 14 03-Nov-22 17-Nov-22 100% 08:00 A 18:00 A KD2_AS_2090 Closed Circuit Television (CCTV) System - Award sub-contract 18-Nov-22 25-Nov-22 100% A 00:80 18:00 A Procurement of Trunked Mobile Radio (TMR) System KD2_AS_2100 Trunked Mobile Radio (TMR) System - prepare sub-contract document 28 11-Aug-22 07-Sep-22 100% 08:00 A 18:00 A KD2_AS_2110 Trunked Mobile Radio (TMR) System - invite sub-contract tender and return 08-Sep-22 05-Oct-22 100% 08:00 A 18:00 A Trunked Mobile Radio (TMR) System - Quotation assessment KD2_AS_2120 28 02-Nov-22 100% 06-Oct-22 08:00 A 18:00 A

Actual Work	•	Milestone
Remaining Work		
Critical Remaining Work		

Project ID: CWPG-A04D-IPM-AA-12 Page 23 of 25 Data Date: 31-May-23 Printed: 30-May-2314:50 Layout: C21W18 - 3M

TASK filters: C21W18 -	- 3	Μ,	Without	WBS	Summary.
------------------------	-----	----	---------	-----	----------

Date	Revision	Checked	Approved
10-May-23	C21W18 - CWPG-A04	Gary Yeung	Kingsley Chiang





中国建築工程(春港)有限公司 CHINA STATE CONSTRUCTION ENGRG, (HONG KONG) LTD.

Trunked Mobile Radio (TMR) System - Confirm sub-contract Trunked Mobile Radio (TMR) System - Award sub-contract Exchange (APABX) System Automated Branch Exchange (APABX) System - prepare sub-contract document Automated Branch Exchange (APABX) System - invite sub-contract tender and return quotation Automated Branch Exchange (APABX) System - Quotation assessment Automated Branch Exchange (APABX) System - Confirm sub-contract Automated Branch Exchange (APABX) System - Award sub-contract Ork (WNET) AA Wireless Network (WNET) - prepare sub-contract tender and return quotation	14 7 28 28 28 28 14 7	03-Nov-22 08:00 A 18-Nov-22 08:00 A 11-Aug-22 08:00 A 08-Sep-22 08:00 A 06-Oct-22 08:00 A 03-Nov-22 08:00 A 18-Nov-22 08:00 A	17-Nov-22 18:00 A 25-Nov-22 18:00 A 07-Sep-22 18:00 A 05-Oct-22 18:00 A 02-Nov-22 18:00 A 17-Nov-22 18:00 A	Float	100% 100% 100% 100% 100% 100%	Mar	Apr	May	Jun	Jul	Aug	
Trunked Mobile Radio (TMR) System - Award sub-contract Exchange (APABX) System Automated Branch Exchange (APABX) System - prepare sub-contract document Automated Branch Exchange (APABX) System - invite sub-contract tender and return quotation Automated Branch Exchange (APABX) System - Quotation assessment Automated Branch Exchange (APABX) System - Confirm sub-contract Automated Branch Exchange (APABX) System - Award sub-contract ork (WNET) AA Wireless Network (WNET) - prepare sub-contract document	7 28 28 28 28 14 7	08:00 A 18-Nov-22 08:00 A 11-Aug-22 08:00 A 08-Sep-22 08:00 A 06-Oct-22 08:00 A 03-Nov-22 08:00 A 18-Nov-22	18:00 A 25-Nov-22 18:00 A 07-Sep-22 18:00 A 05-Oct-22 18:00 A 02-Nov-22 18:00 A 17-Nov-22 18:00 A 25-Nov-22		100% 100% 100%							
Automated Branch Exchange (APABX) System - prepare sub-contract document Automated Branch Exchange (APABX) System - invite sub-contract tender and return quotation Automated Branch Exchange (APABX) System - Quotation assessment Automated Branch Exchange (APABX) System - Confirm sub-contract Automated Branch Exchange (APABX) System - Award sub-contract ork (WNET) AA Wireless Network (WNET) - prepare sub-contract document	28 28 28 28 14	08:00 A 11-Aug-22 08:00 A 08-Sep-22 08:00 A 06-Oct-22 08:00 A 03-Nov-22 08:00 A 18-Nov-22	18:00 A 07-Sep-22 18:00 A 05-Oct-22 18:00 A 02-Nov-22 18:00 A 17-Nov-22 18:00 A 25-Nov-22		100% 100% 100%							
Automated Branch Exchange (APABX) System - prepare sub-contract document Automated Branch Exchange (APABX) System - invite sub-contract tender and return quotation Automated Branch Exchange (APABX) System - Quotation assessment Automated Branch Exchange (APABX) System - Confirm sub-contract Automated Branch Exchange (APABX) System - Award sub-contract ork (WNET) AA Wireless Network (WNET) - prepare sub-contract document	28 28 14 7	08:00 A 08-Sep-22 08:00 A 06-Oct-22 08:00 A 03-Nov-22 08:00 A 18-Nov-22	18:00 A 05-Oct-22 18:00 A 02-Nov-22 18:00 A 17-Nov-22 18:00 A 25-Nov-22		100%							
Automated Branch Exchange (APABX) System - invite sub-contract tender and return quotation Automated Branch Exchange (APABX) System - Quotation assessment Automated Branch Exchange (APABX) System - Confirm sub-contract Automated Branch Exchange (APABX) System - Award sub-contract ork (WNET) AA Wireless Network (WNET) - prepare sub-contract document	28 28 14 7	08:00 A 08-Sep-22 08:00 A 06-Oct-22 08:00 A 03-Nov-22 08:00 A 18-Nov-22	18:00 A 05-Oct-22 18:00 A 02-Nov-22 18:00 A 17-Nov-22 18:00 A 25-Nov-22		100%							
return quotation Automated Branch Exchange (APABX) System - Quotation assessment Automated Branch Exchange (APABX) System - Confirm sub-contract Automated Branch Exchange (APABX) System - Award sub-contract ork (WNET) AA Wireless Network (WNET) - prepare sub-contract document	28 14 7	08-Sep-22 08:00 A 06-Oct-22 08:00 A 03-Nov-22 08:00 A 18-Nov-22	05-Oct-22 18:00 A 02-Nov-22 18:00 A 17-Nov-22 18:00 A 25-Nov-22		100%							
Automated Branch Exchange (APABX) System - Confirm sub-contract Automated Branch Exchange (APABX) System - Award sub-contract ork (WNET) AA Wireless Network (WNET) - prepare sub-contract document	7	08:00 A 03-Nov-22 08:00 A 18-Nov-22	02-Nov-22 18:00 A 17-Nov-22 18:00 A 25-Nov-22									
Automated Branch Exchange (APABX) System - Award sub-contract ork (WNET) AA Wireless Network (WNET) - prepare sub-contract document	7	08:00 A 18-Nov-22	18:00 A 25-Nov-22		100%							
AA Wireless Network (WNET) - prepare sub-contract document												
AA Wireless Network (WNET) - prepare sub-contract document	28				100%						4	
	28		1		-							
ΔΔ Wireless Network (WNET) - invite sub-contract tender and return quotation		11-Aug-22 08:00 A	07-Sep-22 18:00 A		100%							
TAN AAN PERSONAL AANAMAT I) - NIANG SAN-MININGEN GUIDEL GUID LEGULU ÁNDIGNIOU	28	08-Sep-22	05-Oct-22		100%							
AA Wireless Network (WNET) - Quotation assessment	28	06-Oct-22	02-Nov-22		100%							
AA Wireless Network (WNET) - Confirm sub-contract	14	03-Nov-22	17-Nov-22		100%						1	
AA Wireless Network (WNET) - Award sub-contract	7	18-Nov-22	25-Nov-22		100%							
k (AANET)												
Airport Network (AANET) - prepare sub-contract document	28	11-Aug-22 08:00 A	07-Sep-22 18:00 A		100%							
Airport Network (AANET) - invite sub-contract tender and return quotation	28	08-Sep-22 08:00 A	05-Oct-22 18:00 A		100%							
Airport Network (AANET) - Quotation assessment	28	06-Oct-22 08:00 A	02-Nov-22 18:00 A		100%						1 1 1 1	
Airport Network (AANET) - Confirm sub-contract	14	03-Nov-22 08:00 A	17-Nov-22 18:00 A		100%							
Airport Network (AANET) - Award sub-contract	7	18-Nov-22 08:00 A	25-Nov-22 18:00 A		100%						! ! !	
bling (VDC) System												
Voice and Data Cabling (VDC) System - prepare sub-contract document	28	11-Aug-22 08:00 A	07-Sep-22 18:00 A		100%						<u></u>	
Voice and Data Cabling (VDC) System - invite sub-contract tender and return quotation	28	08-Sep-22 08:00 A	05-Oct-22 18:00 A		100%						4	
Voice and Data Cabling (VDC) System - Quotation assessment	28	06-Oct-22 08:00 A	02-Nov-22 18:00 A		100%							
Voice and Data Cabling (VDC) System - Confirm sub-contract	14	03-Nov-22 08:00 A	17-Nov-22 18:00 A		100%						 	
Voice and Data Cabling (VDC) System - Award sub-contract	7	18-Nov-22 08:00 A	25-Nov-22 18:00 A		100%							
Display System (DSDS)												
Dynamic Signage Display System (DSDS) - prepare sub-contract document	28	12-Oct-22	09-Nov-22		100%							
ıb	AA Wireless Network (WNET) - Confirm sub-contract AA Wireless Network (WNET) - Award sub-contract (AANET) Airport Network (AANET) - prepare sub-contract document Airport Network (AANET) - invite sub-contract tender and return quotation Airport Network (AANET) - Quotation assessment Airport Network (AANET) - Confirm sub-contract Airport Network (AANET) - Award sub-contract bling (VDC) System Voice and Data Cabling (VDC) System - prepare sub-contract tender and return quotation Voice and Data Cabling (VDC) System - Quotation assessment Voice and Data Cabling (VDC) System - Quotation assessment Voice and Data Cabling (VDC) System - Confirm sub-contract Voice and Data Cabling (VDC) System - Award sub-contract Voice and Data Cabling (VDC) System - Award sub-contract	AA Wireless Network (WNET) - Quotation assessment AA Wireless Network (WNET) - Confirm sub-contract AA Wireless Network (WNET) - Award sub-contract 7 (AANET) Airport Network (AANET) - prepare sub-contract document Airport Network (AANET) - invite sub-contract tender and return quotation Airport Network (AANET) - Quotation assessment Airport Network (AANET) - Confirm sub-contract Airport Network (AANET) - Award sub-contract 7 bling (VDC) System Voice and Data Cabling (VDC) System - prepare sub-contract tender and return quotation Voice and Data Cabling (VDC) System - Quotation assessment 28 Voice and Data Cabling (VDC) System - Quotation assessment 28 Voice and Data Cabling (VDC) System - Quotation assessment 28 Voice and Data Cabling (VDC) System - Quotation assessment 28 Voice and Data Cabling (VDC) System - Quotation assessment 28 Voice and Data Cabling (VDC) System - Award sub-contract 7 Display System (DSDS)	AA Wireless Network (WNET) - Quotation assessment AA Wireless Network (WNET) - Confirm sub-contract AA Wireless Network (WNET) - Confirm sub-contract AA Wireless Network (WNET) - Award sub-contract Airport Network (AANET) - Prepare sub-contract document Airport Network (AANET) - Invite sub-contract tender and return quotation Airport Network (AANET) - Quotation assessment Airport Network (AANET) - Confirm sub-contract Airport Network (AANET) - Confirm sub-contract Airport Network (AANET) - Award sub-contract Airport Network (AANET) - Award sub-contract Voice and Data Cabling (VDC) System - prepare sub-contract document Voice and Data Cabling (VDC) System - invite sub-contract tender and return Voice and Data Cabling (VDC) System - Quotation assessment Voice and Data Cabling (VDC) System - Quotation assessment Voice and Data Cabling (VDC) System - Quotation assessment AB Voice and Data Cabling (VDC) System - Confirm sub-contract Voice and Data Cabling (VDC) System - Award sub-contract 7 18-Nov-22 08:00 A Display System (DSDS)	AAWireless Network (WNET) - Quotation assessment 28	AAWireless Network (WNET) - Quotation assessment 28	AAWireless Network (WNET) - Quotation assessment 28	AA Wireless Network (WNET) - Quotation assessment 28 06-Oct-22 02-Nov-22 100%	AAWireless Network (WNET) - Quotation assessment 28 06-Oct-22 02-Nov-22 100% 18:00 A 18:00 A	AAWireless Network (WNET) - Quotation assessment 28 06-Oct-22 02-Nov-22 100%	AAWireless Network (WNET) - Quotation assessment 28	AAWireless Network (WNET) - Quotation assessment 28	AAWTrelass Network (WNET) - Cuclation assessment 28

Actual Work	•	◆ Milestone
Remaining Work		
Critical Remaining Work		

Project ID: CWPG-A04D-IPM-AA-12 Page 24 of 25

Data Date: 31-May-23 Printed: 30-May-2314:50 Layout: C21W18 - 3M

Date	Revision	Checked	Approved			
10-May-23	C21W18 - CWPG-A04	Gary Yeung	Kingsley Chiang			





中国連謀工程(春港)有限公司 CHINA STATE CONSTRUCTION ENGRG. (HONG KONG) LTD.

		Activity Name	OD	Start	Finish	Total	Physical %				2023			
						Float	Complete	Mar	Apr	May	Jun	Jul	Aug	
	KD2_AS_2360	Dynamic Signage Display System (DSDS) - invite sub-contract tender and return quotation	28	10-Nov-22 08:00 A	07-Dec-22 18:00 A		100%			1 1 1 1 1 1			1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	
П	KD2_AS_2370	Dynamic Signage Display System (DSDS) - Quotation assessment	28	08-Dec-22 08:00 A	05-Jan-23 18:00 A		100%		1	1 1 1 1			;	
П	KD2_AS_2380	Dynamic Signage Display System (DSDS) - Confirm sub-contract	14	27-Feb-23 08:00 A	14-Mar-23 18:00 A		100%			1				
П	KD2_AS_2390	Dynamic Signage Display System (DSDS) - Award sub-contract	7	15-Mar-23 08:00 A	23-Mar-23 18:00 A		100%			1				
	Procurement of Public Address	System (PAS)			1		-							
										! !			; 	
П	KD2_AS_2400	Public Address System (PAS) - prepare sub-contract document	28	11-Aug-22 08:00 A	07-Sep-22 18:00 A		100%		: : :	: : : : :			! ! !	
П	KD2_AS_2410	Public Address System (PAS) - invite sub-contract tender and return quotation	28	08-Sep-22 08:00 A	05-Oct-22 18:00 A		100%		: : :				! ! !	
П	KD2_AS_2420	Public Address System (PAS) - Quotation assessment	28	06-Oct-22 08:00 A	02-Nov-22 18:00 A		100%		1				1 1 1 1 1 1	
	KD2_AS_2430	Public Address System (PAS) - Confirm sub-contract	14	03-Nov-22 08:00 A	17-Nov-22 18:00 A		100%		1 1 1 1 1 1	1) - - - - -	
П	KD2_AS_2440	Public Address System (PAS) - Award sub-contract	7	18-Nov-22 08:00 A	25-Nov-22 18:00 A		100%		1	1 1 1 1			 	
П	Procurement of Building Manag	gement System (BMS)							- 	; ; ; ;			;	
П	KD2_AS_2450	Building Management System (BMS) - prepare sub-contract document	28	11-Aug-22 08:00 A	07-Sep-22 18:00 A		100%		- 1 - 1 - 1 - 1 - 1	1 1 1 1 1 1 1				
П	KD2_AS_2460	Building Management System (BMS) - invite sub-contract tender and return quotation	28	08-Sep-22 08:00 A	05-Oct-22 18:00 A		100%			1				
П	KD2_AS_2470	Building Management System (BMS) - Quotation assessment	28	06-Oct-22 08:00 A	02-Nov-22 18:00 A		100%			1				
П	KD2_AS_2480	Building Management System (BMS) - Confirm sub-contract	14	03-Nov-22 08:00 A	17-Nov-22 18:00 A		100%			1				
П	KD2_AS_2490	Building Management System (BMS) - Award sub-contract	7	18-Nov-22 08:00 A	25-Nov-22 18:00 A		100%			1				
Г	Major Long Lead Materials			1 1111			-			: 			 	
П	Dynamic Signage Display Frame	e								: : : : :			i 	
	KD2_AS_2500	Dynamic Signage Display Frame - Preparation & Submission of Document to PM	60	01-Jun-23	30-Jul-23	254	0%			: : : :			! !	
П				08:00	18:00					; ; ;				<u></u>
П	KD2_AS_2510	Dynamic Signage Display Frame - PM Comment & Approval	30	31-Jul-23 08:00	29-Aug-23 18:00	254	0%		1 1 1 1	: : : : :			1	
П	KD2_AS_2520	Dynamic Signage Display Frame - Place Order & Manufacture	90	30-Aug-23 08:00	15-Dec-23 18:00	204	0%			2 2 3 3 5 5 6 6 7			1 1 1 1 1 1	
KD3 -	-Statutory Submission & Approval	for Completion of Testing & Commissioning							1	1 1 1 1 1) - - - -	
Fire	re Main Testing & Connection									1				
ŀ	KD3_K_0010	Received WWO542 for WSD Approval for Fire Main Design	0	01-Jun-23 08:00*		-360	0%		- 1 - 1 - 1 - 1 - 1	1 	•		 	
ŀ	KD3_K_0020	Submit WWO46 Part 1 & Part 2 for WSD Apprval	21	01-Jun-23 08:00	26-Jun-23 18:00	270	0%		- 1 - 1 - 1 - 1 - 1 - 1	1 1 1 1 1 1 1				
ŀ	KD3_K_0040	WSD Issue WWO46 Part 3 to Licensed Plumber for Commencement of Fire Main Works for Platforms & viaducts	14	27-Jun-23 08:00	13-Jul-23 18:00	270	0%			1 1 1 1 1			1 1 1 1	

Actual Work	•	◆ Milestone
Remaining Work		
Critical Remaining Work		


Project ID: CWPG-A04D-IPM-AA-12	
Page 25 of 25	


Data Date: 31-May-23 Printed: 30-May-2314:50 Layout: C21W18 - 3M


-		
TASK filters	C21W18 - 3 M,	Without WBS Summary.


Date	Revision	Checked	Approved
10-May-23	C21W18 - CWPG-A04	Gary Yeung	Kingsley Chiang

Appendix C. Construction Works Area









Appendix D. Environmental Site Inspection and Monitoring Schedule

ACL Environmental Monitoring and Site Inspection Schedule for May 2023

May-23

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
	1	2	3	4	5	6
		ACL (Marine) Environmental Site Inspection	ACL (Land) Environmental Site Inspection			
		Water Quality Monitoring		Water Quality Monitoring		Water Quality Monitoring
		mid- ebb: 11:26	i	mid- ebb: 12:20		mid- ebb: 13:24
		mid- flood: 5:21		mid- flood: 6:03		mid- flood: 6:51
7	8	9	10	11	12	13
	ACL (Land) Environmental Site Inspection	ACL (Marine) Environmental Site Inspection				
		Water Quality Monitoring		Water Quality Monitoring		Water Quality Monitoring
		mid- ebb: 15:29		mid- ebb: 17:18		mid- ebb: 8:29
		mid- flood: 8:23		mid- flood: 4:46		mid- flood: 12:52
14	15	16	17	18	19	20
	ACL (Land) Environmental Site Inspection	ACL (Marine) Environmental Site Inspection				
		Water Quality Monitoring		Water Quality Monitoring		Water Quality Monitoring
		mid- ebb: 11:07		mid- ebb: 12:16		mid- ebb: 13:29
		mid- flood: 16:50		mid- flood: 5:46		mid- flood: 6:38
21	22	23	24	25	26	27
	ACL (Land) Environmental Site Inspection	ACL (Marine) Environmental Site Inspection				
		Water Quality Monitoring		Water Quality Monitoring		Water Quality Monitoring
		mid- ebb: 15:23	4	mid- ebb: 16:44		mid- ebb: 18:24
		mid- flood: 8:01		mid- flood: 4:20		mid- flood: 5:59
28	29	30	31			
	ACL (Land) Environmental Site Inspection	ACL (Marine) Environmental Site Inspection				
		Water Quality Monitoring				
		mid- ebb: 10:09				
		mid- flood: 15:45				
1		Notes:				

ACL Environmental Monitoring and Site Inspection Schedule for Jun 2023

Jun-23

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday	
				1	2	3	
				Water Quality Monitoring		Water Quality Monit	toring
				mid- ebb: 11:13		mid- ebb:	12:24
				mid- flood: 17:43		mid- flood:	19:29
4	5	6	7	8	9	10	
	ACL (Land) Environmental Site Inspection	ACL (Marine) Environmental Site Inspection					
		Water Quality Monitoring		Water Quality Monitoring		Water Quality Monit	toring
		mid- ebb: 14:36		mid- ebb: 16:16		mid- ebb:	6:29
		mid- flood: 7:26		mid- flood: 8:58		mid- flood:	11:13
11	12	13	14	15	16	17	
	ACL (Land) Environmental Site Inspection	ACL (Marine) Environmental Site Inspection					
		Water Quality Monitoring		Water Quality Monitoring		Water Quality Monit	toring
		mid- ebb: 9:48		mid- ebb: 11:16		mid- ebb:	12:35
		mid- flood: 15:34		mid- flood: 4:29		mid- flood:	5:29
18	19	20	21	22	23	24	
	ACL (Land) Environmental Site Inspection	ACL (Marine) Environmental Site Inspection					
		Water Quality Monitoring		Water Quality Monitoring		Water Quality Monit	toring
		mid- ebb: 14:29		mid- ebb: 15:42		mid- ebb:	16:56
		mid- flood: 7:07		mid- flood: 8:17		mid- flood:	9:39
25	26	27	28	29	30		
	ACL (Land) Environmental Site Inspection	ACL (Marine) Environmental Site Inspection					
		Water Quality Monitoring		Water Quality Monitoring			
		mid- ebb: 8:01		mid- ebb: 9:50			
		mid- flood: 13:25		mid- flood: 16:30			
		Notes:					

Appendix E. Calibration Certificates



專業化驗有限公司 QUALITY PRO TEST-CONSULT LIMITED

Unit 10, 5/F, Wah Wai Centre, 38-40 Au Pui Wan St., Fotan, Hong Kong Email: info@qualityprotest.com; Website: www.qualityprotest.com Tel: (852) 3956 8717; Fax: (852) 3956 3928

REPORT OF EQUIPMENT PERFORMANCE CHECK/ CALIBRATION

Test Report No.

: R-BC030056

Date of Issue

: 20 March 2023

Page No.

: 1 of 2

PART A - CUSTOMER INFORMATION

Enovative Environmental Service Ltd.
Flat 2207, Yu Fun House Yu Chui Court, Shatin
New Territories (HK) Hong Kong

PART B - SAMPLE INFORMATION

Name of Equipment:

YSI ProDSS (Multi-Parameters)

Manufacturer:

YSI (a xylem brand)

Serial Number:

S/N: 15M100005

Date of Received :

5/14. 151V1100005

Date of Calibration :

17 March 2023 17 March 2023

Date of Next Calibration :

16 June 2023

Request No.:

D-BC030056

PART C - REFERENCE METHODS/ DOCUMENTS FOR THE CALIBRATION

Test Parameter

Reference Method

pH value

APHA 21e 4500 H+

Temperature

Section 6 of international Accreditation New Zealand Technical Guide no. 3 Second edition March

2008: Working Thermometer Calibration Procedure

Salinity

APHA 21e 2520 B

Dissolved oxygen

APHA 21e 4500 O

Turbidity

APHA 21e 2130 B

Conductivity

APHA 21e 2510 B

PART D - CALIBRATION RESULT

(1) pH value

Target (pH unit)	Display Reading (pH unit)	Tolerance	Result
4.00	4.02	0.02	Satisfactory
7.42	7.46	0.04	Satisfactory
10.01	10.16	0.15	Satisfactory

Tolerance of pH value should be less than $\pm\,0.2$ (pH unit)

(2) Temperature

Reading of Ref. thermometer (°C)	Display Reading (°C)	Tolerance	Result
15	15.0	. 0.0	Satisfactory
30	30.0	0.0	Satisfactory
40	39.8	-0.2	Satisfactory

Tolerance of Temperature should be less than $\pm~2.0$ ($^{\circ}C$)

(3) Salinity

Expected Reading (g/L)	Display Reading (g/L)	Tolerance (%)	Result
10	10.09	0.90	Satisfactory
20	20.53	2.65	Satisfactory
30	30.46	1.53	Satisfactory

Tolerance of Salinity should be less than $\pm~10.0$ (%)

--- CONTINUED ON NEXT PAGE ---

AUTHORIZED SIGNATORY:

LEE Chun ning
Assistant Manager (Chemical Testing)



專業化驗有限公司 QUALITY PRO TEST-CONSULT LIMITED

Unit 10, 5/F, Wah Wai Centre, 38-40 Au Pui Wan St., Fotan, Hong Kong Email: info@qualityprotest.com; Website: www.qualityprotest.com Tel: (852) 3956 8717; Fax: (852) 3956 3928

REPORT OF EQUIPMENT PERFORMANCE CHECK/ CALIBRATION

Test Report No.

: R-BC030056

Date of Issue

: 20 March 2023

Page No.

: 2 of 2

(4) Dissolved oxygen

Expected Reading (mg/L)	Display Reading (mg/L)	Tolerance	Result
8.17	8.33	0.16	Satisfactory
5.28	5.21	-0.07	Satisfactory
1.86	1.58	-0.28	Satisfactory
0.30	0.39	0.09	Satisfactory

Tolerance of Dissolved oxygen should be less than \pm 0.5 (mg/L)

(5) Turbidity

Expected Reading (NTU)	Display Reading (NTU)	Tolerance (%)	Result
0	0.10		Satisfactory
10	9.88	-1.2	Satisfactory
20	19.72	-1.4	Satisfactory
100	97.36	-2.6	Satisfactory
800	789.53	-1.3	Satisfactory

Tolerance of Turbidity should be less than \pm 10.0 (%)

(6) Conductivity

Expected Reading (µS/cm at 25°C)	Display Reading	Tolerance (%)	Result		
146.9	151.3	3.00	Satisfactory		
1412	1366	-3.26	Satisfactory		
12890	12852	-0.29	Satisfactory		
58670	60593	3.28	Satisfactory		
111900	111742	-0.14	Satisfactory		

Tolerance of Conductivity should be less than ± 10.0 (%)

Remark(s)

- 'The "Date of Next Calibration" is recommended according to best practice principals as practiced by QPT or quoted form relevant international standards.
- 'The results relate only to the calibrated equipment as received
- The performance of the equipment stated in this report is checked with independent reference material and results compared against a calibrated secondary
- "Displayed Reading" denotes the figure shown on item under calibration/ checking regardless of equipment precision or significant figures.
- 'The "Tolerance Limit" mentioned is the acceptance criteria applicable for similar equipment used by Quality Pro Test-Consult Ltd. or quoted form relevant international standards.

--- END OF REPORT ---

Appendix F. Event and Action Plan

Table F.1: Event and Action Plan for Marine Water Quality

		Action									
Event	ET	IEC	AAHK/PM	Contractor							
Action level being exceeded by one sampling day	1. Repeat in-situ measurement to confirm findings; 2. Identify reasons for non-compliance and source(s) of impact; 3. Inform IEC and Contractor; 4. Check monitoring data, all plant, equipment and Contractor's working methods; 5. Discuss mitigation measures with IEC and Contractor; 6. Repeat measurement on next day of exceedance.	mitigation measures submitted by Contractor and advise AAHK / PM accordingly; 3. Assess the effectiveness of the implemented	the proposed mitigation measures; 2. Make agreement on the mitigation measures to be implemented; 4. Assess the effectiveness of the implemented mitigation measures.	PM and confirm notification of the non-compliance in writing; 2. Rectify unacceptable practice; 3. Check all plant and equipment; 4. Consider changes of							
Action level being exceeded by two or more consecutive sampling days	1. Repeat in-situ measurement to confirm findings; 2. Identify reasons for non-compliance and source(s) of impact; 3. Inform IEC and Contractor; 4. Check monitoring data, all plant, equipment and Contractor's working methods; 5. Discuss mitigation measures with IEC and Contractor; 6. Ensure mitigation measures are implemented; 7. Prepare to increase the monitoring frequency to daily; 8. Repeat measurement on next day of exceedance.	Contractor on the mitigation measures 2. Review proposals or mitigation measures submitted by Contractor and advise the AAHK / PM accordingly; 3. Assess the effectiveness of the implemented	 Make agreement on the mitigation measures to be implemented; Assess the effectiveness of the implemented mitigation measures. 	PM and confirm notification of the non-compliance in writing; 2. Rectify unacceptable practice; 3. Check all plant and equipment 4. Consider changes of							
Limit level being exceeded by one sampling day	 Repeat in-situ measurement to confirm findings; Identify reasons for non-compliance and source(s) of impact; Inform IEC, Contractor and EPD Check monitoring data, all plant, equipment and Contractor's working methods; Discuss mitigation measures with IEC, AAHK / PM and 	submitted by Contractor and advise the AAHK / PM accordingly; 3. Assess the effectiveness of the	and Contractor on the proposed mitigation measures: 2. Request Contractor to critically review the working methods; 3. Make agreement on the mitigation measures to be implemented; 4. Assess the	PM and confirm notification of the non-compliance in writing; 2. Rectify unacceptable practice; 3. Check all plant and equipment; 4. Consider changes of working methods; 5. Discuss with ET, IEC and AAHK / PM and propose mitigation							

	Action										
Event	ET	IEC	AAHK/PM	Contractor							
	Contractor;			three working days;							
	 Ensure mitigation measures are implemented; 			Implement the agreed mitigation measures.							
	 Increase the monitoring frequency to daily until no exceedance of limit level. 										
Limit level being exceeded by two or more consecutive	 Repeat in-situ measurement to confirm findings; 	Discuss with ET and Contractor on the mitigation measures;		and confirm notification of non-							
sampling days	Identify reasons for non-compliance and source(s) of impact;	Review proposals on mitigation measures submitted by	2. Request Contractor	compliance in writing; 2. Rectify unacceptable							
	3. Inform IEC,	Contractor and	working methods;	practices;							
	Contractor and EPD;	advise the AAHK / PM accordingly;	Make agreement on the mitigation	Check all plant and equipment;							
	Check monitoring data, all plant, equipment and	Assess the effectiveness of	measures to be implemented;	Consider changes of working method;							
	Contractor's working methods;	implemented mitigation measures.	Assess the effectiveness of the	5. Discuss with ET, IEC and AAHK / PM and							
	Discuss mitigation measures with IEC.		implemented mitigation measures;	propose mitigation measures to IEC and							
	AAHK / PM and Contractor;		5. Consider and instruct, if necessary,	AAHK / PM within 3							
	Ensure mitigation measures are implemented;		the Contractor to slow down or to stop all or part of the	6. Implement the agreed mitigation measures;							
	7. Increase the monitoring frequency to daily until no exceedance of Limit level for two consecutive days.		construction activities until no exceedance of Limit level.	7. As directed by the AAHK / PM, to slow down or to stop all or part of the construction activities.							

Appendix G. Monitoring Data and Graphical Plots

Airport City Link Water Quality Monitoring

Water Quality Monitoring Results on 02 May 23 during Mid-Ebb Tide

Monitoring	Weather	Sea Condition		Water Depth	Sampling Depth (m)		Water Te	Water Temperature (°C) pH		Salinity (ppt)		DO Saturation (%)		Dissolved Oxygen (mg/L)		Turbidity(NTU)		Suspended Solids (mg/L)		
Station	Condition		Time	(m)	3 1		Value	Average	Value	Average	Value	Average	Value	Average	Value	DA	Value	DA	Value	DA
				Surface	1.0	23.4	23.4	8.2	8.2	28.2	28.1	123.5	123.7	8.9	Ť –	2.3		3.6		
					Sullace	1.0	23.4	25.4	8.2	0.2	28.0	20.1	123.9	123.7	9.0	8.6	2.2		3.3	
C1	C1 Fine Rough 10:26 9.4	9.4	Middle	4.7	23.2	23.2	8.1	8.1	29.3	29.3	112.9	113.0	8.2	0.0	3.0	2.9	3.8	4.0		
01	1 1110	rtougn	10.20	3.4	Wildaic	4.7	23.2		8.1	8.1	29.3	25.0	113.0	110.0	8.2		3.0	2.0	4.1	4.0
					Bottom	8.4	23.2		8.1		29.5	29.5	111.3	111.3	8.0	8.0	3.4		4.8	
				Dottom	8.4	23.2	20.2	8.1	0.1	29.5	20.0	111.3	111.0	8.0	0.0	3.4		4.5		
					Surface	1.0	23.1	23.1	8.1		29.9	29.9	104.5	104.7	7.5		3.6		4.2	
	,			1.0	23.1	20	8.1	0	29.9	20.0	104.8		7.6	7.4	3.5		4.1			
C2	Fine	Moderate	10:50	9.6	Middle	4.8	23.0	23.0	8.1		30.1	30.2 100.3	100.4		3.9	3.8	4.7	4.6		
				4.8	23.0	23.0	8.1		30.2	00.2	100.4		7.2		3.9		4.4			
			Bottom	8.6	23.0		8.1	8.1	30.2	30.2	99.9	99.9	7.2	7.2	3.9		4.9	ŀ		
						8.6	23.0		8.1		30.2		99.9		7.2		4.0		5.2	
					Surface	1.0	23.4	23.4	8.1	8.1	.1 28.6 28.5 2	28.6	119.8	119.9	8.7	8.7	2.4	2.7	5.6	ļ !
						1.0	23.4		8.1				120.0		8.7		2.3		6.0	
M1	Fine	Moderate	10:37	5.9	Middle	-	-		-	-		-	-	-	-		-		-	5.1
						-	-		-	-	-		- 440.4		-		-		-	
				Bottom	4.9	23.2	23.2	8.1 8.1	8.1	29.2	29.2	113.4 113.4	113.4	8.2 8.2	8.2	8.2 2.9 3.0		4.3 4.5	'	
						4.9 1.0	23.2						116.6		8.4	1	2.8		5.2	
					Surface	1.0	23.3	8.1	8.1	28.6 28.6		116.6	116.7	8.5		2.8		4.8		
				-	-		0.1	+	-		-		0.5	8.5	-					
M2 Fine Moderate 10:41 5.2	5.2	Middle	-	-	-		-		-		-		-		3.7	-	5.3			
			4.2	23.1		8.1	8.1	29.5		105.2		7.6		4.6		5.8				
			Bottom	4.2	23.1		8.1		29.5	29.5	105.2	105.2	7.6	7.6	4.6		5.5			
				1.0	23.4		8.2		28.4	121.1	121.1		8.8	+	1.8		5			
	M3 Fine Moderate 10:31 7.5				Surface	1.0	23.4	773./	8.2	8.2	28.4	28.4	121.2	121.2	8.8	1	1.8		6	
		1001			3.8	23.3		8.1		28.8	00.0	114.7	4446	8.3	8.6	2.8	0.0	5		
M3		Moderate	10:31	7.5	Middle	3.8	23.3	23.3	8.1	8.1	28.8	28.8	114.8	114.8	8.3	1 '	2.8	2.9	5	5
				D #	6.5	23.1		Ω 1	0.4	29.7		106.0	400.0	7.6	7.0	4.2		4		
			Bottom	6.5	23.1	93.1	8.1	8.1	29.7	29.7	105.9	106.0	7.6	7.6	4.2		5			

DA: Depth-averaged

Calm: Small or no wave; Moderate: Between calm and rough; Rough: White capped or rougher

<u>Value exceeding Action Level is underlined</u>; <u>Value exceeding Limit Level is bolded and underlined</u>

Water Quality Monitoring Results on 02 May 23 during Mid-Flood Tide

Trate: Qua		ioning itesu			UZ IVIAY 23	during Mid-		140												
Monitoring	Weather	Sea Condition		Water Depth	Sampling Dep	oth (m)	Water Te	emperature (°C)		рН	Salin	ity (ppt)	DO Satu	ration (%)	Dissolved (mg/l		Turbidity((NTU)	Suspende (mg/	
Station	Condition		Time	(m)	Jam., m. 19 - 5	()	Value	Average	Value	Average	Value	Average	Value	Average	Value	DA	Value	DA	Value	DA
					Surface	1.0	23.2	23.2	8.1	8.1	29.7	29.7	112.1	112.3	8.1		2.2		4.9	
					Surface	1.0	23.2	23.2	8.1	0.1	29.7	29.7	112.4	112.3	8.1	8.0	2.2		4.6	1
C1	Fine	Moderate	04:51	9.2	Middle	4.6	23.2	23.2	8.1	8.1	29.8	29.8	108.4	108.6	7.8	0.0	2.8	2.9	4.3	4.5
O1	1 1116	Moderate	04.51	3.2	ivildale	4.6	23.2	25.2	8.1	0.1	29.7	29.0	108.8	100.0	7.8		2.7	2.3	4.6	4.5
					Bottom	8.2	23.1	23.1	8.1	8.1	30.0	30.0	103.9	103.8	7.5	7.5	3.9		4.3	1
					DOLLOITI	8.2	23.1	23.1	8.1	0.1	30.0	30.0	103.6	103.6	7.5	7.5	3.8		4.1	L
					Surface	1.0	23.2	23.2	8.1	8.1	29.3	29.3	118.2	118.3	8.5		1.9		3.2	ĺ
					Surface	1.0	23.2	25.2	8.1	0.1	29.2	25.5	118.3	110.5	8.6	8.2	1.9		3.6	ĺ
C2	Fine	Moderate	04:23	8.9	Middle	4.5	23.1	23.1	8.1	8.1	30.0	30.0	108.7	108.8	7.8	0.2	2.7	2.8	4.5	4.4
OZ.	1 1110	Woderate	04.20	0.5	Wildaic	4.5	23.1	20.1	8.1	0.1	30.0	50.0	108.8	100.0	7.8		2.7	2.0	4.8	1
					Bottom	7.9	23.0	23.0	8.0	8.0	30.2	30.2	101.2	101.2	7.3	7.3	3.8		5.4	1
					Bottom	7.9	23.0	20.0	8.0	0.0	30.2	00.2	101.2	101.2	7.3	7.0	3.8		5.0	
					Surface	1.0	23.3	23.3	8.2	8.2	28.7	28.7	122.8	122.9	8.9		1.7		4.8	1
						1.0	23.3		8.2		28.7		122.9		8.9	8.9	1.7		5.0	1
M1	Fine	Calm	04:37	4.9	Middle	-	-	-	-	-	-	-	-		-		-	3.0	-	5.6
						-	-		-		-		-		-		-		-	1
					Bottom	3.9	23.2	23.2	8.1	8.1	29.6	29.6	114.2	114.2	8.2	8.2	4.2		6.5	1
						3.9	23.2		8.1		29.6		114.1		8.2		4.2		6.0	
					Surface	1.0	23.1	23.1	8.1	8.1	29.7	29.7	111.4	111.4	8.0		2.3		5.1	1
						1.0	23.1		8.1		29.7		111.4		8.0	8.0	2.3		4.7	1
M2	Fine	Calm	04:32	4.4	Middle	-	-	-	-	-	-	-	-		-		-	2.3	-	4.6
						-	-		-		-		-		-		-		-	4
					Bottom	3.4	23.1	23.1	8.1	8.1	29.9	29.9	108.4	108.4	7.8	7.8	2.3		4.1	4
						3.4	23.1		8.1		29.9		108.4		7.8		2.3		4.4	
					Surface	1.0	23.2	23.2	8.1	8.1	29.6	29.6	114.1	114.2	8.2		2.0		5	ı
						1.0	23.2		8.1		29.6		114.2		8.2	8.2	2.0		5	ı
M3	Fine	Moderate	04:44	6.7	Middle	3.4	23.2	23.2	8.1	8.1	29.8	29.8	112.2	112.4	8.1		2.1	3.6	5	5
						3.4	23.2		8.1		29.7		112.5		8.1		2.1		4	1
					Bottom	5.7 5.7	23.1	23.1	8.1	8.1	29.8 29.8	29.8	105.8	105.9	7.6 7.6	7.6	6.6		4	1
DA: Depth-aver	<u> </u>				1	5./	23.1		8.1		29.8		106.0		7.6		6.6		4	

DA: Depth-averaged

Calm: Small or no wave; Moderate: Between calm and rough; Rough: White capped or rougher

Water Quality Monitoring Results on 04 May 23 during Mid-Ebb Tide

Monitoring	Weather	Sea Condition		Water Depth	Sampling Dep	th (m)		emperature (°C)	ı	рН	Salin	ity (ppt)	DO Satur	ation (%)	Dissolved (mg/l		Turbidity(NTU)	Suspende (mg/	
Station	Condition		Time	(m)		,	Value	Average	Value	Average	Value	Average	Value	Average	Value	DA	Value	DA	Value	DA
					Surface	1.0	23.8	23.8	7.9	8.0	28.5	28.5	99.9	100.8	7.2		3.4		4.8	
					Sullace	1.0	23.8	23.0	8.0	0.0	28.5	20.5	101.6	100.8	7.3	7.2	3.5		4.6	
C1	Fine	Calm	11:11	9.6	Middle	4.8	23.8	23.8	7.9	8.0	28.5	28.5	99.3	100.1	7.1	7.2	4.3	4.5	5.3	5.2
01	1 1110	Odilli		3.0	Wildaic	4.8	23.8	20.0	8.0	0.0	28.5	20.0	100.9	100.1	7.2		4.3	4.0	5.1	5.2
					Bottom	8.6	23.8	23.8	7.9	8.0	28.5	28.5	97.9	99.3	7.0	7.1	5.6		5.5	
					Bottom	8.6	23.8	20.0	8.0	0.0	28.5	20.0	100.6	00.0	7.2		5.6		5.8	
					Surface	1.0	23.9	23.9	8.0	8.0	28.3	28.3	100.7	100.7	7.2		2.0		5.8	
						1.0	23.9	20.0	8.0	0.0	28.3	20.0	100.7		7.2	7.2	1.9		5.4	
C2	Fine	Calm	11:26	9.4	Middle	4.7	23.9	23.9	8.0	8.0	28.4	28.4	100.2	100.2	7.2	1	2.5	2.7	4.7	5.0
						4.7	23.9		8.0		28.3		100.2		7.1		2.6		5.1	
					Bottom	8.4	23.9	23.9	7.9	8.0	28.3	28.3	98.7	98.7	7.1	7.1	3.5		4.5	
						8.4	23.9		8.0		28.3		98.7		7.1		3.6		4.5	
					Surface	1.0	24.2	24.2	7.9	7.9	28.8	28.8	99.5	100.6	7.1		2.2		4.5	
						1.0	24.2		7.9		28.8		101.6		7.2	7.2	2.2		4.9	
M1	Fine	Calm	11:18	5.8	Middle	-	-	-	-	-	-	-	-	-	-		-	2.9	-	4.4
						-	-		-		-		-		-		-		-	
					Bottom	4.8	24.2 24.2	24.2	7.9 7.9	7.9	28.8	28.8	98.0 100.8	99.4	7.0 7.2	7.1	3.5		4.3	
						1.0	24.2		7.9				99.7			1	4.8		4.0	
					Surface	1.0	24.0	24.0	8.0	8.0	28.6 28.5	28.6	101.3	100.5	7.1 7.3		4.8		4.4	
						-	-		0.0		-		-		7.3	7.2	-			
M2	Fine	Calm	11:20	4.4	Middle	-	-	-	_	-		-	-	-			_	5.1	_	4.3
						3.4	24.0		7.9		28.6		98.4		7.0		5.3		3.8	
					Bottom	3.4	24.0	24.0	8.0	8.0	28.5	28.6	100.8	99.6	7.2	7.1	5.3		4.2	
						1.0	24.0		7.9		28.4		101.6		7.3		2.1		4	
					Surface	1.0	24.0	24.0	8.0	8.0	28.4	28.4	101.6	101.6	7.2	1	2.0		3	
140	F:	0-1	44.45	7.0	MC-I-U-	3.6	24.0	04.0	7.9	0.0	28.4	00.4	100.7	400.7	7.2	7.2	3.3	0.4	4	
M3	Fine	Calm	11:15	7.2	Middle	3.6	24.0	24.0	8.0	8.0	28.4	28.4	100.7	100.7	7.2	1	3.3	3.4	4	4
					D-#	6.2	24.0	04.0	7.9	0.0	28.4	00.4	99.8	00.0	7.1	7.4	4.7		5	
					Bottom	6.2	24.0	24.0	8.0	8.0	28.4	28.4	99.8	99.8	7.1	7.1	4.7		5	

DA: Depth-averaged

Water Quality Monitoring Results on 04 May 23 during Mid-Flood Tide

Monitoring	Weather	Sea Condition	Sampling	Water Depth	Sampling Dep	th (m)		emperature (°C)		рН	Salin	ity (ppt)	DO Satur	ration (%)	Dissolved (mg/L		Turbidity(NTU)	Suspende (mg/	
Station	Condition		Time	(m)		. ,	Value	Average	Value	Average	Value	Average	Value	Average	Value	DA	Value	DA	Value	DA
					Surface	1.0	23.8	23.8	7.9	8.0	28.5	28.5	99.8	99.8	7.2		4.4		3.2	
					Sulface	1.0	23.8	23.0	8.0	0.0	28.4	20.5	99.8	99.0	7.1	7.1	4.3		3.5	ł
C1	Misty	Calm	07:19	9.4	Middle	4.7	23.8	23.8	7.9	8.0	28.5	28.5	99.1	99.1	7.1	/	5.3	5.5	3.8	3.9
	IVIISTY	Odiiii	07.13	3.4	ivildale	4.7	23.8	23.0	8.0	0.0	28.4	20.5	99.1	33.1	7.1		5.3	0.0	4.1	J.5
					Bottom	8.4	23.8	23.8	7.9	8.0	28.6	28.5	98.0	98.0	7.0	7.0	6.7		4.6	i
					Dottom	8.4	23.8	23.0	8.0	0.0	28.4	20.5	98.0	30.0	7.0	7.0	6.8		4.4	1
					Surface	1.0	23.8	23.8	7.9	7.9	28.4	28.4	101.3	102.2	7.3		2.3		4.6	i
					Curiaco	1.0	23.8	20.0	7.9	7.0	28.4	20.1	103.1	102.2	7.4	7.3	2.3		4.8	i
C2	Misty	Calm	07:02	8.4	Middle	4.2	23.8	23.8	7.9	7.9	28.4	28.4	100.7	101.8	7.2	1.0	3.7	3.6	4.9	4.9
						4.2	23.8		7.9		28.4		102.8		7.4		3.7		4.6	1
					Bottom	7.4	23.8	23.8	7.9	7.9	28.4	28.4	100.3	101.4	7.2	7.3	4.7		5.0	ł
						7.4	23.8		7.9		28.4		102.5		7.4		4.7		5.4	
					Surface	1.0	24.1	24.1	7.9	7.9	29.1	29.1	100.2	101.0	7.1		5.3		3.6	ł
						1.0	24.1		7.9		29.1		101.7		7.2	7.2	5.3		3.4	ł
M1	Misty	Calm	07:09	5.4	Middle	-	-	-	-	-	-	-	-	-	-		-	5.7	-	3.8
						-	-		-		-				-		-		-	ł
					Bottom	4.4	24.1	24.1	7.9 7.9	7.9	29.1	29.1	98.7 101.2	100.0	7.0	7.1	6.1		3.9 4.2	ł
	1					1.0	24.1 24.0				29.1				7.2 7.2		6.1 3.0		5.0	
					Surface	1.0	23.9	24.0	7.9 7.9	7.9	29.1 29.1	29.1	101.2 101.7	101.5	7.2		3.0		4.6	ł
						1.0	-		7.5		29.1		-		7.3	7.3	-			ł
M2	Misty	Calm	07:12	5.2	Middle		-	-		-		-		-	-		-	3.9	-	4.3
						4.2	24.0		7.9		29.1		100.3		7.2		4.8		4.0	ł
					Bottom	4.2	24.0	24.1	7.9	7.9	29.1	29.1	99.3	99.8	7.1	7.2	4.8		3.6	ł
						1.0	24.0		7.9		28.7		100.4		7.2		3.9		3	
					Surface	1.0	24.0	24.0	8.0	8.0	28.7	28.7	100.4	101.8	7.4		3.9		4	ı
						3.6	24.0		7.9		28.8		99.6		7.1	7.3	4.7		5	ı
M3	Misty	Calm	07:15	7.2	Middle	3.6	24.0	24.0	7.9	7.9	28.8	28.8	102.6	101.1	7.1		4.7	4.8	4	4
						6.2	24.0		7.9		28.8		98.7		7.1		5.7		5	ł
					Bottom	6.2	24.0	24.0	7.9	7.9	28.8	28.8	101.9	100.3	7.3	7.2	5.7		5	ł
DA. Danth avar		l		l		0.2	27.0		7.5		20.0		101.5		7.0		0.7		U	

DA: Depth-averaged

Calm: Small or no wave; Moderate: Between calm and rough; Rough: White capped or rougher

Water Quality Monitoring Results on 06 May 23 during Mid-Ebb Tide

Monitoring	Weather	Sea Condition		Water Depth	Sampling Dep	th (m)		emperature (°C)		рН	Salin	ity (ppt)	DO Satur	ration (%)	Dissolved (mg/l		Turbidity((NTU)	Suspende (mg/	
Station	Condition		Time	(m)		,	Value	Average	Value	Average	Value	Average	Value	Average	Value	DA	Value	DA	Value	DA
					Surface	1.0	24.5	24.5	7.9	7.9	27.7	27.7	87.9	89.3	6.3		3.2		2.4	
					Sullace	1.0	24.5	24.5	7.9	7.5	27.6	21.1	90.7	09.5	6.5	6.4	3.2		2.5	
C1	Fine	Calm	12:01	9.4	Middle	4.7	24.5	24.5	7.9	7.9	27.7	27.7	87.4	88.9	6.2	0.4	4.3	4.3	2.8	2.8
01	1 1110	Odilli	12.01	3.4	Wildaic	4.7	24.5	24.0	7.9	7.5	27.7	21.1	90.4	00.0	6.4		4.3	4.0	2.7	2.0
					Bottom	8.4	24.6	24.6	7.8	7.9	27.6	27.7	86.9	88.6	6.2	6.3	5.5		3.3	
					20110111	8.4	24.5	20	7.9		27.7		90.3	00.0	6.4	0.0	5.4		3.0	
					Surface	1.0	24.5	24.5	7.9	7.9	28.2	28.4	89.1	90.1	6.3		4.1		2.4	
						1.0	24.4		7.9		28.5		91.1		6.5	6.4	4.2		2.1	
C2	Fine	Calm	12:16	8.8	Middle	4.4	24.5	24.5	7.9	7.9	28.2	28.4	88.7	89.8	6.3		5.1	5.3	2.9	2.6
						4.4	24.4		7.9		28.6		90.9		6.5		5.1		2.6	
					Bottom	7.8	24.5	24.5	7.9	7.9	28.2	28.3	88.5	89.6	6.3	6.4	6.6		2.8	
			l			7.8	24.4		7.9		28.4		90.6		6.4		6.5		3.0	
					Surface	1.0	24.5	24.5	7.9	7.9	27.8 27.9	27.9	92.3	92.3	6.6		5.0		2.2	
						1.0	24.4						92.3		6.6	6.6	5.1		2.5	
M1	Fine	Calm	12:08	5.2	Middle	-	-	-	-	-	-	-	-	-	-	-	-	5.6	-	2.8
						4.2	24.5		7.9		27.7		92.3		6.6		6.2		3.4	
					Bottom	4.2	24.5	24.5	7.9	7.9	27.8	27.8	92.3	92.3	6.6	6.6	6.2		3.2	
						1.0	24.7		7.9		27.4		92.0		6.5		4.3		2.6	
					Surface	1.0	24.7	24.7	7.9	7.9	27.4	27.4	92.9	92.5	6.6		4.3		2.8	
						-	-		-		-		-		-	6.6	-		-	
M2	Fine	Calm	12:11	4.6	Middle	-	-	-	-	-	-	-	-	-	_		-	4.7	_	2.6
					D-#	3.6	24.7	04.7	7.9	7.0	27.4	07.4	91.3	00.0	6.5	0.0	5.1		2.3	
					Bottom	3.6	24.7	24.7	7.9	7.9	27.4	27.4	92.6	92.0	6.6	6.6	5.2		2.5	
					Surface	1.0	24.7	24.7	7.8	7.9	27.3	27.4	88.7	89.6	6.3		2.1		2	
					Surface	1.0	24.6	24.7	7.9	7.9	27.5	27.4	90.4	69.6	6.4	6.4	2.1		2	
М3	Fine	Calm	12:05	7.0	Middle	3.5	24.8	24.7	7.8	7.9	27.3	27.4	88.4	89.3	6.3	0.4	3.0	3.4	3	3
IVIO	1 1110	Callii	12.00	7.0	Middle	3.5	24.6	27.1	7.9	1.5	27.5	21.7	90.1	09.0	6.4		3.0	J. 4	3	
					Bottom	6.0	24.8	24.8	7.8	7.9	27.2	27.3	88.2	89.1	6.3	6.4	5.0		3	
					Dottom	6.0	24.7	27.0	7.9	7.5	27.4	21.0	89.9	00.1	6.4	0.7	4.9		3	

DA: Depth-averaged

Water Quality Monitoring Results on 06 May 23 during Mid-Flood Tide

Monitoring	Weather	o o "	Compling	Water Depth	O III D	during wid-		emperature (°C)	ŀ	оН	Salin	nity (ppt)	DO Satur	ation (%)	Dissolved (mg/l		Turbidity	(NTU)	Suspende (mg	
Station	Condition	Sea Condition	Time	(m)	Sampling De	otn (m)	Value	Average	Value	Average	Value	Average	Value	Average	Value	DA	Value	DA	Value	DA
					Surface	1.0	24.9	24.9	7.8	7.8	27.3	27.3	86.4	86.4	6.1		4.3		4.6	
					Surface	1.0	24.9	24.9	7.8	7.0	27.3	21.3	86.4	00.4	6.1	6.1	4.4		4.1	
C1	Fine	Calm	08:23	9.0	Middle	4.5	24.9	24.9	7.8	7.8	27.3	27.3	85.1	85.4	6.0	0.1	5.6	5.3	3.2	3.5
01	1 1110	Cairi	00.20	3.0	Middle	4.5	24.9	24.9	7.8	7.0	27.3	21.5	85.7	05.4	6.1		5.5	0.0	3.7	0.0
					Bottom	8.0	24.9	24.9	7.8	7.8	27.3	27.3	84.0	84.4	5.9	6.0	6.0		2.6	
					Dottom	8.0	24.9	24.9	7.8	7.0	27.3	21.5	84.8	04.4	6.0	0.0	6.1		2.9	
					Surface	1.0	24.8	24.9	7.8	7.8	27.2	27.2	90.6	90.6	6.4		4.6		2.3	
					Gunace	1.0	24.9	24.5	7.8	7.0	27.1	21.2	90.6	30.0	6.4	6.4	4.7		2.6	
C2	Fine	Calm	08:06	8.6	Middle	4.3	24.8	24.9	7.8	7.8	27.2	27.2	90.1	90.1	6.3	0.1	5.2	5.5	2.8	3.2
						4.3	24.9		7.8		27.1		90.0		6.4		5.1		3.1	
					Bottom	7.6	24.8	24.9	7.8	7.8	27.2	27.2	90.2	90.1	6.3	6.4	6.8		3.9	-
						7.6	24.9		7.8		27.1		90.0		6.4		6.8		4.2	<u> </u>
					Surface	1.0	25.0	25.0	7.8	7.8	27.6	27.6	78.3	78.3	5.5		3.4		4.4	4
						1.0	25.0		7.8		27.6		78.3		5.5	5.5	3.3		4.1	4
M1	Fine	Calm	08:12	4.8	Middle	-	-	-	-	-	-	-	-	-	-		-	4.0	-	3.7
						-	-		-		-		-		-		-		-	-
					Bottom	3.8	24.8	24.9	7.8	7.8	27.6	27.6	75.4	75.5	5.3	5.3	4.6 4.6		3.4	-
	1					3.8	25.0		-		27.6		75.5		5.3		_		3.0	
					Surface	1.0	25.0 24.9	25.0	7.8	7.8	27.7 27.7	27.7	85.1 85.0	85.1	5.9 6.0		5.3 5.3		3.1	-
						+			 						6.0	6.0				-
M2	Fine	Calm	08:15	5.4	Middle	-	-	-	-	-	-	-	-	-	-		-	5.7	-	3.0
						4.4	24.9		- 7.0		- 07.7		- 00.4		-		6.0		2.9	-
					Bottom	4.4	25.0	25.0	7.8	7.8	27.7	27.7	83.4 83.7	83.6	5.8 5.9	5.9	6.0		2.9	-
	1					1.0	25.0		-				89.0							
					Surface	1.0	25.0	25.0	7.8	7.8	27.4	27.4	89.3	89.2	6.2		1.4 1.5		4	-
						3.5	25.0		7.8				88.7		6.2	6.3	2.3		4	-
M3	Fine	Calm	08:18	7.0	Middle	3.5	25.1	25.1	7.8	7.8	27.5 27.4	27.5	88.7	88.7	6.2		2.3	2.3	3	3
						6.0	25.0		7.8		27.4		88.2		6.2		3.3		3	1
					Bottom	6.0	25.0	25.1	7.8	7.8	27.3	27.5	88.0	88.1	6.2	6.2	3.2		3	1
λ. Denth-aver		l .	<u> </u>	<u> </u>		0.0	20.0		1.0		21.4	l	00.0		0.2	<u> </u>	J.Z		J	<u> </u>

DA: Depth-averaged

Calm: Small or no wave; Moderate: Between calm and rough; Rough: White capped or rougher

Water Quality Monitoring Results on 09 May 23 during Mid-Ebb Tide

rrato. Qua	,	torning incou			UJ May 25	auring wild	_~~													
Monitoring	Weather	Sea Condition	Sampling		Sampling Dep	oth (m)	Water Te	emperature (°C)	ı	рН	Salin	ity (ppt)	DO Satur	ation (%)	Dissolved (mg/l		Turbidity((NTU)	Suspende (mg.	
Station	Condition		Time	(m)		()	Value	Average	Value	Average	Value	Average	Value	Average	Value	DA	Value	DA	Value	DA
					Surface	1.0	24.2	24.3	7.9	7.9	27.8	27.6	82.3	83.5	5.9		1.4		4.0	
					Surface	1.0	24.3	24.3	7.9	7.9	27.4	27.0	84.7	03.5	6.1	6.0	1.5		3.7]
C1	Fine	Calm	15:14	12.2	Middle	6.1	24.2	24.2	7.9	7.9	27.9	28.0	81.9	82.4	5.9	0.0	2.7	2.7	4.3	4.5
O1	1 1110	Odilli	10.14	12.2	Middle	6.1	24.2	27.2	7.9	7.5	28.0	20.0	82.9	02.4	5.9		2.8	2.7	4.5	4.5
					Bottom	11.2	24.0	24.1	7.9	7.9	28.0	27.9	81.8	82.7	5.9	6.0	3.7		5.1	1
					Bottom	11.2	24.2	21.1	7.9	7.0	27.8	27.0	83.5	02.1	6.0	0.0	3.8		5.5	
					Surface	1.0	24.2	24.2	7.9	7.9	28.1	28.2	81.8	82.2	5.8		2.2		3.4	1
						1.0	24.2		7.9		28.2		82.6		5.9	5.9	2.1		3.2	1
C2	Fine	Calm	15:31	8.6	Middle	4.3	24.2	24.2	7.9	7.9	28.5	28.5	80.7	81.7	5.8		3.2	3.3	3.4	3.5
						4.3	24.2		7.9		28.4		82.6		5.9		3.2		3.7	4
					Bottom	7.6	24.1	24.2	7.9	7.9	28.6	28.4	80.3	81.5	5.7	5.8	4.4		3.5	4
						7.6	24.2		7.9		28.2		82.7		5.9		4.4		3.9	
					Surface	1.0	24.0	24.1	7.9	7.9	26.7	26.8	84.1	83.6	6.1		2.8		3.0	1
						1.0	24.2		7.9		26.8		83.1		6.0	6.1	2.9		3.5	1
M1	Fine	Calm	15:26	4.8	Middle	-	-	-	-	-	-	-	-	-	-		-	3.0	-	3.8
						3.8	23.9		7.9		27.3		84.3		6.1		3.1		4.6	ł
					Bottom	3.8	24.1	24.0	7.9	7.9	26.8	27.1	83.6	84.0	6.0	6.1	3.0		4.0	l
						1.0	24.2		7.9		26.9		80.9		5.8		2.8		3.7	\vdash
					Surface	1.0	24.2	24.2	7.9	7.9	27.0	27.0	82.0	81.5	5.9		2.8		3.4	1
						-	-		-		-		-		-	5.9	-		-	l
M2	Fine	Calm	15:22	5.4	Middle	-	-	-	-	-	-	-	-	-	-		-	3.1	-	3.9
					D #	4.4	24.1	04.0	7.9	7.0	27.3	07.0	80.0	00.0	5.8	5.0	3.3		4.4	l
					Bottom	4.4	24.2	24.2	7.9	7.9	27.0	27.2	81.6	80.8	5.9	5.9	3.3		4.0	1
					Curfoso	1.0	24.2	24.2	7.9	7.9	27.1	27.2	81.6	82.1	5.9		2.7		4	
					Surface	1.0	24.2	24.2	7.9	7.9	27.2	21.2	82.6	02.1	5.9	5.9	2.8		4	l
M3	Fine	Calm	15:19	8.0	Middle	4.0	24.2	24.2	7.9	7.9	27.7	27.7	80.6	81.6	5.8	5.9	3.3	3.4	4	3
IVIO	rine	Callli	15.19	0.0	ivildale	4.0	24.2	24.2	7.9	1.9	27.6	21.1	82.5	01.0	5.9		3.4	5.4	3	
					Bottom	7.0	24.0	24.1	7.9	7.9	28.0	27.6	79.2	80.8	5.7	5.8	4.2		3]
					Dottom	7.0	24.2	47.1	7.9	1.3	27.2	21.0	82.4	00.0	5.9	5.0	4.1		3	<u> </u>

DA: Depth-averaged

Water Quality Monitoring Results on 09 May 23 during Mid-Flood Tide

Monitoring	Weather	Sea Condition	Sampling	Water Depth	Sampling Dep	th (m)		emperature (°C)		рН	Salin	ity (ppt)	DO Satur	ration (%)	Dissolved (mg/L		Turbidity((NTU)	Suspended (mg/	
Station	Condition		Time	(m)	3 1	, ,	Value	Average	Value	Average	Value	Average	Value	Average	Value	DA	Value	DA	Value	DA
					Surface	1.0	24.2	24.2	7.9	7.9	28.1	28.1	81.2	81.3	5.8		3.2		3.4	1
					Sulface	1.0	24.2	24.2	7.9	1.5	28.1	20.1	81.4	01.5	5.9	5.8	3.2		3.0	ł
C1	Misty	Moderate	08:48	11.4	Middle	5.7	24.2	24.2	7.9	7.9	28.3	28.4	79.5	79.8	5.7	3.0	4.1	4.3	3.6	3.8
01	iviisty	Moderate	00.40	11.4	ivildule	5.7	24.2	24.2	7.9	1.5	28.4	20.4	80.0	19.0	5.7		4.2	4.5	3.8	J.0
					Bottom	10.4	23.9	24.1	7.9	7.9	28.5	28.4	78.5	78.3	5.6	5.6	5.5		4.2	l
					Dottom	10.4	24.2	24.1	7.9	7.5	28.2	20.4	78.0	70.5	5.6	5.0	5.6		4.5	1
					Surface	1.0	24.2	24.2	7.9	7.9	27.6	27.7	82.3	82.6	5.9		4.4		4.1	ĺ
					Curiaco	1.0	24.2	21.2	7.9	7.0	27.7	27.7	82.9	02.0	5.9	5.9	4.4		4.2	l
C2	Misty	Moderate	08:29	8.4	Middle	4.2	24.2	24.2	7.9	7.9	28.0	28.0	80.8	81.8	5.8	0.0	5.0	5.0	4.5	4.5
		moderate	00.20	J	· · · · · · · · · · · · · · · · · · ·	4.2	24.2		7.9		28.0	20.0	82.7	00	5.9		5.0	0.0	4.2	1
					Bottom	7.4	23.9	24.1	7.9	7.9	28.2	28.0	80.4	81.6	5.8	5.9	5.5		4.7	ł
						7.4	24.2		7.9		27.7		82.7		5.9		5.4		5.0	
					Surface	1.0	23.9	24.1	7.9	7.9	27.3	27.2	78.3	79.1	5.7		2.2		4.5	ł
						1.0	24.2		7.9		27.1		79.9		5.7	5.7	2.2		4.0	l
M1	Misty	Calm	08:36	4.8	Middle	-	-	-	-	-	-	-	-	-	-		-	2.8	-	5.0
						-	-		-		- 07.0		-		-		-		-	ł
					Bottom	3.8	23.7 24.2	24.0	7.9 7.9	7.9	27.6 27.2	27.4	77.3 79.2	78.3	5.6 5.7	5.7	3.4		5.4 5.9	ł
	1					1.0							79.2		5.7		3.5		4.8	
					Surface	1.0	24.2 24.2	24.2	7.9 7.9	7.9	26.6 26.6	26.6	80.8	80.0	5.8		3.1		4.6	l
						1.0	-		7.5		20.0		-		5.0	5.8	-			ł
M2	Misty	Calm	08:40	5.6	Middle		<u> </u>	-		-		-	-	-	-		-	3.5	-	4.9
						4.6	23.6		7.9		27.2		76.2		5.5		3.9		5.0	ł
					Bottom	4.6	24.2	23.9	7.9	7.9	26.6	26.9	79.7	78.0	5.7	5.6	4.0		5.5	l
						1.0	24.2		7.9		27.6		79.7		5.7		4.4		3.3	
					Surface	1.0	24.2	24.2	7.9	7.9	27.3	27.5	81.8	80.8	5.9		4.4		4	l
						3.9	24.1		7.9		28.0		79.3		5.7	5.8	5.3		4	ł
M3	Misty	Calm	08:43	7.8	Middle	3.9	24.2	24.2	7.9	7.9	27.4	27.7	81.3	80.3	5.8		5.3	5.4	4	4
						6.8	23.8		7.9		28.4		78.2		5.6		6.5		4	l
					Bottom	6.8	24.2	24.0	7.9	7.9	27.2	27.8	81.0	79.6	5.8	5.7	6.5		4	l
DA. Donth outer	<u> </u>		ı	<u> </u>		0.0			, ,	<u> </u>			01.0	ı	0.0		0.0		لحنب	

DA: Depth-averaged

Calm: Small or no wave; Moderate: Between calm and rough; Rough: White capped or rougher

Water Quality Monitoring Results on 11 May 23 during Mid-Ebb Tide

Monitoring	Weather	Sea Condition		Water Depth	Sampling Dep	th (m)		emperature (°C)		рН	Salin	ity (ppt)	DO Satur	ration (%)	Dissolved (mg/l		Turbidity((NTU)	Suspende (mg/	
Station	Condition		Time	(m)		,	Value	Average	Value	Average	Value	Average	Value	Average	Value	DA	Value	DA	Value	DA
					Surface	1.0	24.0	24.0	7.9	7.9	28.5	28.6	85.3	84.9	6.1		2.6		2.5	ĺ
					Sulface	1.0	24.0	24.0	7.9	7.5	28.7	20.0	84.4	04.5	6.0	6.1	2.5		2.7	j
C1	Misty	Calm	16:14	11.0	Middle	5.5	23.9	23.9	7.9	7.9	29.0	29.1	85.8	84.9	6.1	0.1	2.9	3.1	2.1	2.2
01	iviloty	Odilli	10.14	11.0	Wildaic	5.5	23.9	20.0	7.9	7.5	29.1	20.1	84.0	04.5	6.0		2.9	0.1	2.3	
					Bottom	10.0	23.9	24.0	7.9	7.9	29.0	28.9	87.6	86.4	6.3	6.2	3.7		1.9	1
						10.0	24.0	21.0	7.9	7.0	28.7	20.0	85.2	00.1	6.1	0.2	3.7		1.7	
					Surface	1.0	23.9	23.9	7.9	7.9	28.7	28.8	85.2	84.8	6.1		3.3		2.6	1
						1.0	23.9	20.0	7.9		28.8	20.0	84.4	00	6.0	6.1	3.3		2.4	
C2	Misty	Calm	16:31	10.0	Middle	5.0	23.9	23.9	7.9	7.9	29.0	29.1	84.9	84.7	6.1	1	4.0	3.8	2.9	3.2
	- ,					5.0	23.9		7.9		29.1		84.4		6.0		4.0		3.2	
					Bottom	9.0	23.9	23.9	7.9	7.9	29.1	28.9	86.1	85.8	6.2	6.2	4.1		4.2	į !
						9.0	23.9		7.9		28.6		85.5		6.1		4.1		3.8	
					Surface	1.0	23.7	23.8	7.9	7.9	27.9	27.9	90.2	89.0	6.5		1.8		1.7	1
						1.0	23.8		7.9		27.9		87.8		6.3	6.4	1.8		1.9	
M1	Misty	Calm	16:26	5.6	Middle	-	-	-	-	-	-	-	-	-	-	4	-	2.4	-	2.1
						-	- 00.0		- 7.0		- 07.0		- 00.0		- 0.5		-		-	
					Bottom	4.6	23.8	23.8	7.9 7.9	7.9	27.8 27.9	27.9	90.8 88.2	89.5	6.5 6.4	6.5	3.0 2.9		2.5	
						1.0	23.7		7.9		27.8		89.4		6.5		2.9		3.4	_
					Surface	1.0	23.8	23.8	7.9	7.9	27.8	27.8	88.2	88.8	6.4	1	2.7		3.6	1
						-	-		-		-		-		-	6.5	-		-	1
M2	Misty	Calm	16:22	5.2	Middle	-	_	-	-	-	_	-	_	-	_		_	2.9	_	3.0
					_	4.2	23.8		7.9		27.9		90.7		6.5		3.1		2.4	1
					Bottom	4.2	23.8	23.8	7.9	7.9	27.8	27.9	88.9	89.8	6.4	6.5	3.2		2.5	
				İ	0 (1.0	23.8	00.0	7.9	7.0	27.8	07.0	88.8	07.4	6.4		2.5		2	
					Surface	1.0	23.9	23.9	7.9	7.9	27.8	27.8	86.0	87.4	6.2	6.0	2.6		2	
МЗ	Mioty	Calm	16:19	7.2	Middle	3.6	23.9	23.9	7.9	7.9	28.5	28.6	84.8	84.8	6.1	6.2	3.5	3.4	3	3
IVIS	Misty	Califi	10:19	1.2	ivildale	3.6	23.9	23.9	7.9	7.9	28.7	20.0	84.8	04.0	6.1		3.5	3.4	3	3
					Bottom	6.2	23.9	23.9	7.9	7.9	28.6	28.5	85.5	86.0	6.1	6.2	4.1		3	1
					DULLUIII	6.2	23.9	23.8	7.9	1.9	28.3	20.5	86.5	00.0	6.2	0.2	4.1		3	l .

DA: Depth-averaged

Water Quality Monitoring Results on 11 May 23 during Mid-Flood Tide

Monitoring	Weather	Sea Condition		Water Depth	Sampling Dep	th (m)		emperature (°C)		рН	Salin	ity (ppt)	DO Satur	ration (%)	Dissolved (mg/l		Turbidity((NTU)	Suspende (mg/	
Station	Condition		Time	(m)		. ,	Value	Average	Value	Average	Value	Average	Value	Average	Value	DA	Value	DA	Value	DA
					Surface	1.0	23.9	24.0	7.9	7.9	28.6	28.6	85.0	84.8	6.1		3.3		2.5	i
					Sullace	1.0	24.0	24.0	7.9	1.5	28.6	20.0	84.5	04.0	6.0	6.1	3.2		2.3	i
C1	Misty	Calm	06:09	10.0	Middle	5.0	23.9	23.9	7.9	7.9	29.0	29.0	84.8	84.6	6.1	0.1	4.1	4.0	2.9	2.7
	iviloty	Odim	00.00	10.0	Wildale	5.0	23.9	25.9	7.9	7.3	29.0	23.0	84.3	04.0	6.0		4.1	4.0	2.6	2.,
					Bottom	9.0	23.9	24.0	7.9	7.9	29.0	28.9	85.3	85.3	6.1	6.1	4.7		3.0	i
					Bottom	9.0	24.0	24.0	7.9	7.5	28.7	20.5	85.2	00.0	6.1	0.1	4.7		2.9	
					Surface	1.0	23.9	23.9	7.9	7.9	28.2	28.4	85.0	84.9	6.1		2.7		2.5	i
						1.0	23.9	20.0	7.9		28.5	20	84.8	00	6.1	6.1	2.7		2.2	i
C2	Misty	Calm	05:49	11.0	Middle	5.5	24.0	24.0	7.9	7.9	29.1	29.0	83.6	84.0	6.0	0	4.7	4.3	3.3	3.2
						5.5	24.0		7.9		28.9		84.3		6.0		4.7		3.0	1
					Bottom	10.0	23.9	23.9	7.9	7.9	29.2	29.3	83.4	83.9	5.9	6.0	5.4		3.9	i
						10.0	23.9		7.9		29.3		84.4		6.0		5.3		4.3	
					Surface	1.0	23.8	23.8	7.9	7.9	27.5	27.6	89.1	88.8	6.4		2.0		2.3	i
						1.0	23.8		7.9		27.6		88.5		6.4	6.4	2.0		2.6	i
M1	Misty	Calm	05:55	5.2	Middle	-	-	-	-	-	-	-	-	-	-	ł	-	2.3	-	2.7
						-	-		- 7.0		- 07.7		-		-		-		-	i
					Bottom	4.2	23.6 23.8	23.7	7.9 7.9	7.9	27.7 27.5	27.6	89.0 88.7	88.9	6.5 6.4	6.5	2.5 2.6		2.9 3.1	1
	1			<u> </u>		1.0	23.6		7.9		28.0		89.1		6.4	l I	1.2		2.1	
					Surface	1.0	23.7	23.7	7.9	7.9	28.0	28.0	87.1	88.1	6.3		1.3		2.1	1
						-	-		-		-		-		0.5	6.4	-			i
M2	Misty	Calm	06:00	5.8	Middle	-	_	-		-		-		-				1.7	-	2.8
						4.8	23.5		7.9		28.1		89.3		6.5		2.0		3.1	1
					Bottom	4.8	23.7	23.6	7.9	7.9	28.0	28.1	87.6	88.5	6.3	6.4	2.1		3.5	i
						1.0	23.9		7.9		27.8		85.8		6.2		3.1		2	
					Surface	1.0	23.9	23.9	7.9	7.9	27.9	27.9	85.6	85.7	6.2	1	3.0		3	i
						3.6	23.9		7.9		28.1		85.2		6.1	6.2	4.1		3	1 _
M3	Misty	Calm	06:04	7.2	Middle	3.6	23.9	23.9	7.9	7.9	28.1	28.1	85.6	85.4	6.1		4.2	3.8	3	3
					D	6.2	23.9	00.0	7.9		28.1		85.1		6.1		4.2		4	1
					Bottom	6.2	23.9	23.9	7.9	7.9	27.8	28.0	86.9	86.0	6.3	6.2	4.2		4	i

DA: Depth-averaged

Calm: Small or no wave; Moderate: Between calm and rough; Rough: White capped or rougher

Water Quality Monitoring Results on 13 May 23 during Mid-Ebb Tide

					-	uainig iiiu		emperature (°C)		pН	Salin	ity (ppt)	DO Satur	ation (%)	Dissolved (Turbidity(NTU)	Suspende	
	Weather Condition	Sea Condition	Sampling	Water Depth (m)	Sampling Dept	h (m)						7 (117		(,	(mg/l	L)	, , , ,	- /	(mg/	'L)
Station	Condition		Tille	(111)			Value	Average	Value	Average	Value	Average	Value	Average	Value	DA	Value	DA	Value	DA
					Surface	1.0	23.8	23.8	7.9	7.9	26.7	26.8	90.5	90.0	6.6		1.4		1.7	
					Juliace	1.0	23.8	23.0	7.9	1.5	26.8	20.0	89.5	30.0	6.5	6.3	1.3		1.5	I
C1	Rainy	Calm	08:47	10.2	Middle	5.1	23.8	23.8	7.9	7.9	27.8	27.8	85.4	84.5	6.2	0.0	2.2	2.0	1.8	1.6
	rtairiy	Cami	00.17	10.2	Middle	5.1	23.8	20.0	7.9	7.0	27.8	27.0	83.6	01.0	6.0		2.2	2.0	1.7	10
					Bottom	9.2	23.8	23.8	7.9	7.9	27.9	28.4	87.1	85.4	6.3	6.2	2.5		1.4	I
						9.2	23.8	20.0	7.9		28.8	2011	83.7	00	6.0	0.2	2.4		1.5	
					Surface	1.0	23.8	23.8	7.9	7.9	26.3	26.4	89.9	89.5	6.5		1.0		1.9	I
						1.0	23.8		7.9		26.4		89.0		6.4	6.3	1.0		1.3	I
C2	Rainy	Calm	08:28	10.6	Middle	5.3	23.8	23.8	7.9	7.9	26.6	26.6	85.6	85.5	6.2		1.4	1.4	1.8	1.7
	,					5.3	23.8		7.9		26.6		85.4		6.2		1.4		1.2	
					Bottom	9.6	23.8	23.8	7.9	7.9	29.2	29.3	87.6	87.3	6.3	6.3	1.7		1.8	
						9.6	23.8		7.9		29.4		87.0		6.2		1.8		2.0	
					Surface	1.0	23.8	23.8	7.9	7.9	26.6	26.8	89.6	88.9	6.5		1.1		1.5	I
						1.0	23.7		7.9		27.0		88.2		6.4	6.5	1.1		1.3	
M1	Rainy	Calm	08:33	5.6	Middle	-	-	-	-	-	-	-	-	-	-		-	1.2	-	1.8
	-					-	-		-		-		-		-		-		-	
					Bottom	4.6	23.7	23.7	7.9 7.9	7.9	27.0 26.9	27.0	88.2 89.0	88.6	6.4 6.5	6.5	1.3		2.4 1.8	
 						4.6 1.0	23.7						87.8		6.4		1.2		1.5	
					Surface	1.0	23.7	23.5	7.9 7.9	7.9	27.5 27.3	27.4	86.5	87.2	6.3	-	1.3		1.8	
						-	-		7.5		-		-		0.5	6.4	-		-	
M2	Rainy	Calm	08:39	5.0	Middle	-	-	-		-		-	-	-		1		1.4	_	1.6
						4.0	23.0		7.9		27.8		88.4		6.5		1.5		1.2	
					Bottom	4.0	23.7	23.4	7.9	7.9	27.3	27.6	87.0	87.7	6.3	6.4	1.6		1.8	
						1.0	23.7		7.9		27.4		86.2		6.2		2.1		2	
					Surface	1.0	23.8	23.8	7.9	7.9	26.9	27.2	87.0	86.6	6.3	1	2.0		2	I
	5 .	0.1	00.40	0.0	A & 1 H	4.0	23.7	20.7	7.9	7.0	28.0	07.0	86.0	05.0	6.2	6.2	2.8	0.0	2	
M3	Rainy	Calm	08:43	8.0	Middle	4.0	23.7	23.7	7.9	7.9	27.7	27.9	84.4	85.2	6.1	1	2.8	2.9	2	2
					D #	7.0	23.7	20.7	7.9	7.0	28.2	00.5	87.7	07.0	6.3	0.0	3.9		2	ı
					Bottom	7.0	23.7	23.7	7.9	7.9	28.7	28.5	86.9	87.3	6.2	6.3	3.8		2	ı

DA: Depth-averaged

Water Quality Monitoring Results on 13 May 23 during Mid-Flood Tide

Trate: Qua		ioning itesu			15 May 25	during wild-		140												
Monitoring	Weather	Sea Condition		Water Depth	Sampling Dep	oth (m)	Water Te	emperature (°C)		рН	Salin	nity (ppt)	DO Satu	ration (%)	Dissolved (mg/l		Turbidity((NTU)	Suspende (mg/	
Station	Condition		Time	(m)	Jampanig 2 3	,	Value	Average	Value	Average	Value	Average	Value	Average	Value	DA	Value	DA	Value	DA
					Surface	1.0	23.8	23.8	7.9	7.9	26.3	26.4	90.0	90.1	6.5		1.4		2.2	
					Surface	1.0	23.8	23.0	7.9	7.9	26.4	20.4	90.1	90.1	6.5	6.3	1.4		1.5	İ
C1	Rainy	Calm	11:31	11.4	Middle	5.7	23.8	23.8	7.9	7.9	28.2	28.3	84.8	84.4	6.1	0.3	1.3	1.7	2.3	2.2
	Rainy	Odilli	11.01	11.4	Wildale	5.7	23.8	23.0	7.9	7.5	28.4	20.5	84.0	04.4	6.0		1.3	1.7	1.7	2.2
					Bottom	10.4	23.2	23.5	7.9	7.9	28.6	28.8	87.9	87.9	6.4	6.4	2.4		2.2	I
					Dottom	10.4	23.8	20.0	7.9	1.5	29.0	20.0	87.8	07.3	6.3	0.4	2.3		3.3	1
					Surface	1.0	23.8	23.8	7.9	7.9	26.9	26.8	85.9	87.7	6.2		4.3		1.6	1
					Curiaco	1.0	23.8	20.0	7.9	7.0	26.6	20.0	89.5	07.7	6.5	6.2	4.3		2.0	I
C2	Rainy	Calm	11:49	10.2	Middle	5.1	23.8	23.8	7.9	7.9	27.5	27.5	83.9	84.5	6.1	0.2	5.1	5.2	2.3	1.8
0_		ou				5.1	23.8	20.0	7.9		27.5	20	85.0	00	6.1		5.1	0.2	1.7	1
					Bottom	9.2	23.8	23.8	7.9	7.9	29.6	29.7	77.7	79.6	5.5	5.7	6.1		1.6	I
						9.2	23.8		7.9		29.7		81.4		5.8		6.1		1.6	
					Surface	1.0	23.4	23.6	7.9	7.9	27.4	27.3	88.7	88.4	6.5		1.5		2.2	I
						1.0	23.7		7.9		27.2		88.0		6.4	6.5	1.5		1.5	I
M1	Rainy	Calm	11:40	4.8	Middle	-	-	-	-	-	-	-	-	-	-		-	1.7	-	1.8
						-	-		-		-		-				-		-	I
					Bottom	3.8	23.2	23.4	7.9	7.9	27.6	27.4	89.6	89.0	6.5	6.5	1.8		2.1	I
						3.8	23.6		7.9		27.2		88.4		6.4		1.8		1.5	
					Surface	1.0	23.7	23.8	7.9	7.9	26.9	26.9	88.3	88.3	6.4		1.2		1.8	I
						1.0	23.8		7.9		26.8		88.2		6.4	6.4	1.2		1.6	I
M2	Rainy	Calm	11:43	5.8	Middle	-	-	-	-	-	-	-	-	-	-		-	2.2	-	1.7
						-	-		-		-		-				-		-	I
					Bottom	4.8	23.1	23.5	7.9	7.9	27.9	27.3	89.3	88.8	6.5	6.5	3.2		1.8	I
				1	1	4.8	23.8		7.9		26.7		88.3		6.4		3.2		1.4	
					Surface	1.0	23.7	23.8	7.9	7.9	26.8	26.8	89.0	89.0	6.5		1.2		3	I
						1.0	23.8		7.9		26.8		89.0		6.4	6.5	1.3		2	ı
M3	Rainy	Calm	11:36	6.8	Middle	3.4	23.7	23.7	7.9	7.9	27.0	27.1	88.8	88.7	6.5		1.3	1.6	2	2
						3.4	23.7		7.9		27.1		88.5		6.4		1.3		3	İ
					Bottom	5.8	23.2	23.5	7.9	7.9	27.5 27.0	27.3	89.9	89.8	6.6	6.6	2.3		1	ı
DA: Depth-aver	<u> </u>			<u> </u>	<u> </u>	5.8	23.7		7.9		27.0		89.7		6.5		2.4		2	

DA: Depth-averaged

Calm: Small or no wave; Moderate: Between calm and rough; Rough: White capped or rougher

Water Quality Monitoring Results on 16 May 23 during Mid-Ebb Tide

Monitoring	Weather	Sea Condition		Water Depth	Sampling Dep	th (m)		emperature (°C)		рН	Salin	ity (ppt)	DO Satur	ration (%)	Dissolved (mg/l		Turbidity(NTU)	Suspende (mg/	
Station	Condition		Time	(m)		()	Value	Average	Value	Average	Value	Average	Value	Average	Value	DA	Value	DA	Value	DA
					Surface	1.0	24.5	24.5	7.8	7.8	24.9	24.8	90.2	91.0	6.5		1.4		3.7	
					Surface	1.0	24.5	24.5	7.8	7.0	24.7	24.0	91.7	91.0	6.7	6.5	1.5		3.4	
C1	Misty	Calm	10:48	10.4	Middle	5.2	24.4	24.4	7.8	7.8	25.2	25.3	88.6	89.6	6.4	0.5	2.5	2.4	3.4	3.2
01	iviisty	Callii	10.40	10.4	Wildale	5.2	24.4	24.4	7.8	7.0	25.3	20.0	90.5	03.0	6.5		2.6	2.4	3.2	5.2
					Bottom	9.4	24.4	24.5	7.8	7.8	25.0	25.0	87.1	89.2	6.3	6.5	3.2		3.0	ı
						9.4	24.5	21.0	7.8	7.0	24.9	20.0	91.3	00.2	6.6	0.0	3.2		2.7	
					Surface	1.0	24.2	24.3	7.8	7.8	26.2	26.2	86.3	86.2	6.2		1.7		4.2	ı
						1.0	24.4		7.8		26.1		86.1		6.2	6.1	1.7		3.9	ı
C2	Misty	Calm	10:28	10.8	Middle	5.4	24.1	24.1	7.8	7.8	27.1	27.1	84.4	84.3	6.1		2.2	2.6	3.5	3.6
	,					5.4	24.1		7.8		27.0		84.2		6.0		2.2		3.6	
					Bottom	9.8	24.2	24.2	7.8	7.8	27.0	27.3	83.1	83.1	6.0	6.0	3.9		3.1	
						9.8	24.2		7.8		27.5		83.0		6.0		3.9		3.4	
					Surface	1.0	24.4	24.5	7.7	7.8	26.1	26.1	84.1	85.5	6.1	-	2.5		3.2]
						1.0	24.5		7.8		26.0		86.8		6.2	6.2	2.1		3.0	
M1	Misty	Calm	10:39	4.4	Middle	-	-	-	-	-	-	-	-	-	-		-	2.8	-	3.0
						3.4	24.4		7.7		26.2		82.7		6.0		3.3		3.0	
					Bottom	3.4	24.4	24.4	7.8	7.8	26.1	26.2	85.0	83.9	6.1	6.1	3.3		2.8	
						1.0	24.5		7.7		26.4		84.7		6.1		2.0		2.8	
					Surface	1.0	24.4	24.5	7.8	7.8	26.9	26.7	87.2	86.0	6.3		2.0		2.7	ı
						-	-		-		-		-		-	6.2	-		-	!
M2	Misty	Calm	10:35	4.8	Middle	-	-	-	-	-	-	-	-	-	_		-	2.6	-	3.0
					D-#	3.8	24.5	04.5	7.7	7.0	26.7	00.7	83.5	05.4	6.0	6.4	3.3		3.0	ı
					Bottom	3.8	24.4	24.5	7.8	7.8	26.7	26.7	86.6	85.1	6.2	6.1	3.2		3.3	
					Surface	1.0	24.2	24.2	7.8	7.8	27.4	26.6	84.6	85.5	6.1		3.3		3	
					Surrace	1.0	24.2	24.2	7.8	7.0	25.8	∠0.0	86.3	85.5	6.2	6.1	3.4		3	
МЗ	Misty	Calm	10:43	6.8	Middle	3.4	24.1	24.1	7.8	7.8	27.9	28.3	83.6	84.6	6.0	0.1	4.3	4.3	3	4
IVIO	iviioty	Callii	10.43	0.0	Middle	3.4	24.1	۷٦.١	7.8	7.0	28.6	20.0	85.6	04.0	6.1		4.3	4.5	4	,
					Bottom	5.8	24.0	24.1	7.7	7.8	28.7	28.8	82.6	84.2	5.9	6.0	5.1		4]
					Dottom	5.8	24.1	۲۰.۱	7.8	7.0	28.8	20.0	85.8	07.2	6.1	0.0	5.1		4	

DA: Depth-averaged

Water Quality Monitoring Results on 16 May 23 during Mid-Flood Tide

Monitoring	Weather	Sea Condition		Water Depth	Sampling Dep	th (m)		emperature (°C)		рН	Salin	ity (ppt)	DO Satur	ration (%)	Dissolved (mg/l		Turbidity(NTU)	Suspende (mg/	
Station	Condition		Time	(m)		()	Value	Average	Value	Average	Value	Average	Value	Average	Value	DA	Value	DA	Value	DA
					Surface	1.0	24.4	24.4	7.8	7.9	25.2	25.3	92.8	91.3	6.7		4.2		2.3	
					Juliace	1.0	24.4	24.4	7.9	7.5	25.3	25.5	89.7	91.5	6.5	6.5	4.2		2.6	i
C1	Misty	Calm	15:43	9.8	Middle	4.9	24.4	24.4	7.8	7.9	25.5	25.6	88.7	88.9	6.4	0.5	5.2	5.2	2.8	3.0
	iviioty	Odilli	10.40	3.0	Wildale	4.9	24.3	24.4	7.9	7.5	25.6	25.0	89.0	00.3	6.4		5.2	0.2	3.1	0.0
					Bottom	8.8	24.4	24.5	7.8	7.8	25.5	25.4	87.7	88.6	6.3	6.4	6.1		3.3	i
					Bottom	8.8	24.5	24.0	7.8	7.0	25.2	20.4	89.5	00.0	6.5	0.4	6.0		3.7	
					Surface	1.0	24.4	24.5	7.8	7.8	25.3	25.4	87.7	87.8	6.4		3.5		3.1	i
						1.0	24.6	20	7.8		25.5	20	87.8	0.10	6.3	6.3	3.6		3.3	i
C2	Misty	Calm	15:57	10.2	Middle	5.1	24.3	24.3	7.8	7.8	27.1	27.0	86.7	86.4	6.2	0.0	4.2	4.3	2.6	2.8
						5.1	24.3		7.8		26.8		86.1		6.2		4.2		2.8	1
					Bottom	9.2	24.2	24.3	7.7	7.8	27.8	27.9	85.1	85.3	6.1	6.1	5.2		2.2	i
						9.2	24.4		7.8		27.9		85.4		6.1		5.2		2.5	
					Surface	1.0	24.6	24.6	7.8	7.8	26.1	26.2	87.1	88.0	6.2		3.6		2.6	i
						1.0	24.6		7.8		26.2		88.8		6.4	6.3	3.7		2.5	i
M1	Misty	Calm	15:52	5.8	Middle	-	-	-	-	-	-	-	-		-		-	4.2	-	2.8
						-	-		-		-				-		-		-	i
					Bottom	4.8	24.5	24.5	7.7	7.8	26.7	26.6	85.1	86.3	6.1	6.2	4.8		3.1	i
						4.8	24.5		7.8		26.4		87.5		6.3		4.8		2.8	
					Surface	1.0	24.4	24.5	7.8	7.8	26.4	26.0	87.2	87.1	6.3	ł	4.2		2.4	i
						1.0	24.6		7.8		25.6		87.0		6.2	6.3	4.2		2.2	i
M2	Misty	Calm	15:55	4.2	Middle	-	-	-	-	-	-	-	-	-	-		-	4.9	-	2.5
						-	-		-		-		-		-		-		-	i
					Bottom	3.2	24.3	24.4	7.8	7.8	27.0	26.5	84.5	84.5	6.1	6.1	5.5		2.7	i
						3.2	24.5		7.8		25.9		84.5		6.1		5.5		2.7	
					Surface	1.0	24.5	24.5	7.8	7.8	26.1	26.0	88.3	89.6	6.4		4.3		2	1
						1.0	24.5		7.8		25.9		90.8		6.5	6.4	4.2		3	1
M3	Misty	Calm	15:49	6.4	Middle	3.2	24.4	24.5	7.8	7.8	26.4	26.2	87.4	88.8	6.3		4.3	4.4	3	3
						3.2	24.5		7.8		26.0		90.1		6.5		4.4		3	1
					Bottom	5.4	24.4	24.5	7.7	7.8	26.7	26.4	86.1	87.7	6.2	6.3	4.6		4	1
DA: Danth sugar						5.4	24.5		7.8		26.0		89.3		6.4		4.6		4	

DA: Depth-averaged

Calm: Small or no wave; Moderate: Between calm and rough; Rough: White capped or rougher

Water Quality Monitoring Results on 18 May 23 during Mid-Ebb Tide

Monitoring	Weather	Sea Condition		Water Depth	Sampling Dep	th (m)		emperature (°C)		рН	Salin	nity (ppt)	DO Satur	ration (%)	Dissolved (mg/l		Turbidity(NTU)	Suspende (mg/	
Station	Condition		Time	(m)		()	Value	Average	Value	Average	Value	Average	Value	Average	Value	DA	Value	DA	Value	DA
					Surface	1.0	25.4	25.5	8.0	8.0	24.8	24.8	86.9	87.1	6.2		1.7		3.8	
					Juliace	1.0	25.5	25.5	8.0	0.0	24.7	24.0	87.2	07.1	6.2	6.2	1.8		3.6	
C1	Fine	Calm	11:13	8.8	Middle	4.4	25.3	25.4	8.0	8.0	24.9	24.9	86.8	86.9	6.2	0.2	1.9	1.9	4.3	4.2
0.	1 1110	Cum	111.10	0.0	Wilddio	4.4	25.4	20.1	8.0	0.0	24.8	21.0	87.0	00.0	6.2		2.0	1.0	4.0	
					Bottom	7.8	25.5	25.5	8.0	8.0	24.7	24.7	88.8	88.2	6.3	6.3	2.0		4.9	
					20110111	7.8	25.5	20.0	8.0	0.0	24.7		87.5	00.2	6.2	0.0	2.1		4.5	
					Surface	1.0	25.4	25.3	8.0	8.0	24.8	25.0	88.1	86.3	6.3		2.1		4.7	i
						1.0	25.2		8.0		25.1		84.5		6.0	6.1	2.0		5.1	i
C2	Fine	Calm	11:28	9.0	Middle	4.5	25.2	25.2	8.0	8.0	25.2	25.2	85.3	85.2	6.1		2.2	2.6	4.5	4.5
						4.5	25.2		8.0		25.1		85.0		6.1		2.2		4.7	
					Bottom	8.0	25.7	25.6	8.0	8.0	24.9	24.9	86.5	86.3	6.1	6.1	3.5		4.2	
			l			8.0	25.4		8.0		24.9	l	86.1		6.1		3.4		3.9	
					Surface	1.0	25.9 25.6	25.8	8.0	8.0	25.2 25.2	25.2	88.6 87.1	87.9	6.2		1.1		4.4	
						1.0			8.0						6.2	6.2	1.1		4.1	
M1	Fine	Calm	11:20	4.6	Middle	-	-	-	-	-	-	-	-	-	-	-	-	1.6	-	4.5
						3.6	26.0		8.0		25.2		89.5		6.3		2.1		4.8	
					Bottom	3.6	25.7	25.9	8.0	8.0	25.3	25.3	87.9	88.7	6.2	6.3	2.1		4.6	
						1.0	25.7		8.0		25.3		87.8		6.2		1.8		3.0	
					Surface	1.0	25.4	25.6	8.0	8.0	25.4	25.4	87.1	87.5	6.2	1	1.8		3.5	i
		0.1				-	-		-		-		-		-	6.2	-		-	
M2	Fine	Calm	11:23	5.4	Middle	-	-	-	-	-	-	-	-	-	-		-	2.0	-	3.8
					Dettern	4.4	26.1	25.8	8.0	0.0	25.3	25.4	88.9	88.2	6.2	6.2	2.2		4.5	
					Bottom	4.4	25.4	25.6	8.0	8.0	25.4	25.4	87.5	00.2	6.2	0.2	2.2		4.2	
					Surface	1.0	25.5	25.5	8.0	8.0	25.4	25.3	88.2	88.0	6.3		1.9		3	
					Suitace	1.0	25.5	20.0	8.0	0.0	25.1	20.3	87.7	00.0	6.2	6.2	1.8		4	
МЗ	Fine	Calm	11:17	6.4	Middle	3.2	25.5	25.5	8.0	8.0	25.5	25.4	88.0	87.9	6.2	0.2	2.1	2.1	4	4
IVIO	1 1110	Callii	11.17	0.4	MIGG	3.2	25.5	25.5	8.0	0.0	25.2	20.4	87.7	01.5	6.2		2.0	۷.۱	4	
					Bottom	5.4	25.8	25.7	8.0	8.0	25.5	25.4	88.5	88.4	6.2	6.3	2.3		4	
					Dottom	5.4	25.5	20.1	8.0	0.0	25.2	20.7	88.2	00.4	6.3	0.0	2.3		4	

DA: Depth-averaged

Water Quality Monitoring Results on 18 May 23 during Mid-Flood Tide

Monitoring	Weather	Sea Condition	Sampling	Water Depth	Sampling Dep	th (m)		emperature (°C)		рН	Salin	ity (ppt)	DO Satur	ration (%)	Dissolved (mg/L		Turbidity((NTU)	Suspende (mg/	
Station	Condition		Time	(m)	3 1	, ,	Value	Average	Value	Average	Value	Average	Value	Average	Value	DA	Value	DA	Value	DA
					Surface	1.0	25.3	25.3	8.0	8.0	24.8	24.9	86.3	85.6	6.2		1.1		3.7	
					Sulface	1.0	25.2	25.5	8.0	0.0	25.0	24.5	84.8	05.0	6.1	6.2	1.0		4.0	ł
C1	Fine	Calm	07:00	9.0	Middle	4.5	25.2	25.2	8.0	8.0	25.0	25.0	86.3	85.5	6.2	0.2	2.0	2.0	4.1	4.1
01	1 1116	Callii	07.00	9.0	ivildule	4.5	25.2	25.2	8.0	0.0	25.0	23.0	84.7	05.5	6.1		2.1	2.0	4.3	- -
					Bottom	8.0	25.9	25.6	8.0	8.0	24.7	24.9	87.5	86.4	6.2	6.2	2.9		4.4	i
					Dottom	8.0	25.2	23.0	8.0	0.0	25.0	24.3	85.2	00.4	6.1	0.2	2.9		4.2	1
					Surface	1.0	25.5	25.5	8.1	8.1	24.8	24.8	86.4	86.3	6.2		1.0		3.9	l
					Curiaco	1.0	25.5	20.0	8.0	0.1	24.8	21.0	86.1	00.0	6.1	6.1	1.1		4.2	i
C2	Fine	Calm	06:41	9.6	Middle	4.8	25.5	25.5	8.1	8.1	25.0	25.0	86.3	86.2	6.1	0.1	2.0	1.8	4.3	4.3
						4.8	25.5		8.0		25.0		86.0		6.1		2.1		4.1	1
					Bottom	8.6	25.5	25.5	8.1	8.1	24.9	24.9	88.2	87.4	6.3	6.3	2.3		4.7	ł
						8.6	25.5		8.1	• • •	24.8		86.5		6.2		2.2		4.4	
					Surface	1.0	25.6	25.5	8.0	8.0	25.2	25.3	87.4	86.7	6.2		1.6		3.9	ł
						1.0	25.4		8.0		25.4		85.9		6.1	6.2	1.5		3.5	ł
M1	Fine	Calm	06:47	5.2	Middle	-	-	-	-	-	-	-	-	-	-		-	1.7	-	4.0
						-	-		-		-				-		-		-	ł
					Bottom	4.2	26.1	25.8	8.0	8.0	25.1 25.4	25.3	87.7 86.5	87.1	6.2	6.2	1.7 1.8		4.2	ł
						4.2	25.4								6.1		1.8			
					Surface	1.0	25.5 25.4	25.5	7.9 8.0	8.0	25.7 25.7	25.7	87.7 86.3	87.0	6.2 6.1		1.1		4.0	ł
						1.0			- 0.0		25.1				0.1	6.2	- 1.1		-	ł
M2	Fine	Calm	06:51	5.4	Middle	-	-	-		-		-		-	-		-	1.1		4.4
						4.4	26.1		7.9		2E 4		88.1		6.2		1.1		4.5	ł
					Bottom	4.4	25.4	25.8	7.9	7.9	25.4 25.7	25.6	87.0	87.6	6.2	6.2	1.1		4.8	ł
						1.0	25.4		8.0		25.5		87.0		6.2		1.6		3	
					Surface	1.0	25.4	25.4	8.0	8.0	25.5	25.5	85.3	86.2	6.1		1.5		4	i
						4.0	25.4		8.0		25.6		86.9		6.2	6.2	2.1		4	i
M3	Fine	Calm	06:56	8.0	Middle	4.0	25.3	25.4	8.0	8.0	25.6	25.6	85.4	86.2	6.1	1	2.1	2.3	4	4
						7.0	25.8		8.0		25.5		88.0		6.2		3.1		5	ł
					Bottom	7.0	25.4	25.6	8.0	8.0	25.4	25.5	86.2	87.1	6.1	6.2	3.1		5	i
DA. Danth aver		l		l		1.0	20.7		0.0		20.4		00.2	1	0.1		0.1			

DA: Depth-averaged

Calm: Small or no wave; Moderate: Between calm and rough; Rough: White capped or rougher

Water Quality Monitoring Results on 20 May 23 during Mid-Ebb Tide

Monitoring	Weather	Sea Condition	Sampling		Sampling Dep	oth (m)	Water Te	emperature (°C)	р	Н	Salin	ity (ppt)	DO Satur	ation (%)	Dissolved (mg/L		Turbidity(NTU)	Suspende (mg/	
Station	Condition		Time	(m)		,	Value	Average	Value	Average	Value	Average	Value	Average	Value	DA	Value	DA	Value	DA
					Surface	1.0	26.3	26.4	8.0	8.0	19.5	19.5	119.4	119.5	8.7		1.5		4.1	
					Sunace	1.0	26.4	20.4	8.0	0.0	19.5	13.5	119.6	113.5	8.6	8.4	1.5		4.3	I
C1	Fine	Calm	12:15	10.0	Middle	5.0	26.1	26.2	8.0	8.0	20.1	20.2	112.8	112.9	8.2	0.4	2.6	2.5	4.4	4.7
01	1 1110	Cum	12.10	10.0	Mildalo	5.0	26.2	20.2	8.0	0.0	20.3	20.2	112.9	112.0	8.1		2.6	2.0	4.8	 I
					Bottom	9.0	26.2	26.3	8.0	8.0	21.7	21.9	115.1	114.6	8.2	8.2	3.4		5.4	I
						9.0	26.3		8.0		22.0		114.1		8.1		3.4		5.0	
					Surface	1.0	26.2	26.3	7.9	7.9	18.7	18.7	126.2	126.3	9.2		1.5		4.0	I
						1.0	26.4		7.9		18.6	_	126.4		9.1	8.6	1.5		4.3	I
C2	Fine	Calm	12:32	10.2	Middle	5.1	26.0	26.2	7.9	8.0	20.6	20.6	111.9	111.9	8.1		2.7	2.6	4.5	4.5
						5.1	26.3		8.0		20.5		111.9		8.0		2.7		4.5	I
					Bottom	9.2	26.0	26.2	7.9	8.0	20.8	20.6	111.9	112.0	8.1	8.1	3.7		4.7	I
				<u> </u>		9.2 1.0	26.3 25.9		8.0		20.3		112.0		8.0		3.6 2.4		5.0 4.7	
					Surface	1.0	26.1	26.0	7.9 8.0	8.0	21.6 21.3	21.5	115.4 115.6	115.5	8.3 8.2		2.4		4.7	I
						-	- 20.1		6.0		-		-		0.2	8.3	- 2.4		- 4.3	I
M1	Fine	Calm	12:23	4.2	Middle		_	-	-	-		-	-	-			-	3.2		4.1
						3.2	25.8		7.9		21.8		109.4		7.9		3.9		3.8	I
					Bottom	3.2	26.0	25.9	8.0	8.0	21.4	21.6	109.7	109.6	7.8	7.9	3.9		3.5	I
					2 (1.0	25.8	27.2	7.9		21.3		110.1	440.4	8.0		2.5		4.8	
					Surface	1.0	25.8	25.8	8.0	8.0	21.4	21.4	110.0	110.1	8.0		2.5		5.1	I
M2	Fine	Colm	10.05	5.0	Middle	-	-		-		-		-		-	8.0	-	3.4	-	4.0
IVIZ	Fine	Calm	12:25	5.0	Middle	-	-	-	-	-	-	-	-	-	-		-	3.4	-	4.6
					Bottom	4.0	25.8	25.8	7.9	8.0	22.0	21.7	111.2	111.3	8.0	8.0	4.3		4.4	I
					Dottom	4.0	25.8	25.0	8.0	0.0	21.3	21.7	111.4	111.5	8.0	0.0	4.2		4.1	I
					Surface	1.0	25.2	25.3	7.9	7.9	22.3	22.0	106.2	106.4	7.7		3.5		5	1
					Guildoc	1.0	25.4	20.0	7.9	7.5	21.6	22.0	106.5	100.4	7.8	7.3	3.5		5	I
МЗ	Fine	Calm	12:19	7.0	Middle	3.5	25.0	25.2	7.9	7.9	24.6	23.9	96.1	96.1	6.9	1.0	4.4	4.4	4	4
1.7.0						3.5	25.3		7.9		23.1	_3.0	96.1	20	6.8		4.5		4	I
					Bottom	6.0	25.1	25.2	8.0	8.0	26.2	26.7	103.5	103.6	7.4	7.3	5.3		3	ı
						6.0	25.3		7.9		27.1	-	103.7		7.2		5.4		4	

DA: Depth-averaged

Water Quality Monitoring Results on 20 May 23 during Mid-Flood Tide

Monitoring	Weather	Sea Condition	Sampling		Sampling Dep	th (m)	Water Te	emperature (°C)	þ	ЭΗ	Salin	ity (ppt)	DO Satur	ation (%)	Dissolved (mg/L		Turbidity(NTU)	Suspende (mg/	
Station	Condition		Time	(m)		,	Value	Average	Value	Average	Value	Average	Value	Average	Value	DA	Value	DA	Value	DA
					Surface	1.0	25.1	25.1	8.0	8.0	19.2	19.2	94.1	94.1	7.0		3.7		5.1	1
					Juliace	1.0	25.1	20.1	8.0	0.0	19.2	15.2	94.1	34.1	7.0	6.8	3.8		4.8	i
C1	Fine	Calm	08:12	10.2	Middle	5.1	24.9	25.1	8.0	8.0	24.0	24.2	92.2	91.6	6.7	0.0	4.5	4.6	4.5	4.4
01	1 1110	Cam	00.12	10.2	Middle	5.1	25.2	20.1	8.0	0.0	24.4	24.2	91.0	31.0	6.5		4.5	1.0	4.3	i
					Bottom	9.2	25.1	25.2	8.0	8.0	26.9	25.9	99.2	96.9	7.0	6.9	5.4		3.5	i
					Dottom	9.2	25.2	25.2	8.0	0.0	24.8	20.9	94.5	30.3	6.8	0.5	5.4		3.9	<u> </u>
					Surface	1.0	25.7	25.7	8.0	8.0	19.3	19.3	96.9	96.8	7.1		1.4		4.0	i
						1.0	25.6	20	7.9	0.0	19.3	.0.0	96.6	00.0	7.1	7.1	1.4		4.3	i
C2	Fine	Calm	07:52	11.0	Middle	5.5	26.2	26.0	8.0	8.0	20.7	20.0	98.2	97.6	7.1	'''	2.1	2.0	4.6	4.5
						5.5	25.7		7.9		19.3		96.9		7.1		2.2		4.4	1
					Bottom	10.0	26.3	26.0	8.0	8.0	20.7	20.0	98.3	97.5	7.1	7.1	2.5		4.8	ł
						10.0	25.6		7.9		19.3		96.6		7.1		2.5		5.0	
					Surface	1.0	25.7	25.7	8.0	8.0	17.8	17.9	100.5	100.1	7.4		1.3		5.1	ł
						1.0	25.7		8.0		18.0		99.7		7.4	7.4	1.4		4.8	ł
M1	Fine	Calm	08:04	5.4	Middle	-	-	-	-	-	-	-	-	-	-		-	1.6	-	4.5
						4.4	25.7		8.0		20.5		103.1		7.5		1.8		4.2	ł
					Bottom	4.4	25.7	25.7	8.0	8.0	20.5	20.6	100.6	101.9	7.3	7.4	1.8		3.8	ł
						1.0	25.6		8.0		18.6		93.9		6.9		2.4		4.7	
					Surface	1.0	25.6	25.6	8.0	8.0	18.1	18.4	93.7	93.8	6.9		2.3		4.3	1
						-	-		-		-		-		-	6.9	-		-	l
M2	Fine	Calm	08:01	5.0	Middle	_	_	-	_	-	_	-	_	-	_		_	3.2	_	4.1
						4.0	25.6		8.0		21.3		93.9		6.8		4.0		3.5	ł
					Bottom	4.0	25.6	25.6	8.0	8.0	20.2	20.8	93.8	93.9	6.9	6.9	3.9		3.8	l
						1.0	25.4		8.0		17.6		98.6		7.3		1.6		5	
					Surface	1.0	25.5	25.5	7.9	8.0	18.1	17.9	98.6	98.6	7.2		1.5		6	l
MO	F:	0-1	00.00	7.0	NA: -I -II -	3.6	25.3	05.4	8.0	0.0	20.8	04.0	91.0	04.0	6.7	6.9	2.5	0.5	5	۱ -
M3	Fine	Calm	08:08	7.2	Middle	3.6	25.5	25.4	7.9	8.0	21.8	21.3	91.0	91.0	6.5		2.5	2.5	5	5
					Bottom	6.2	25.3	25.4	8.0	8.0	22.2	22.4	91.6	91.6	6.6	6.7	3.5		4	l
					DOLLOTTI	6.2	25.5	25.4	7.9	8.0	22.5	22.4	91.6	91.0	6.7	0.7	3.5		4	l

DA: Depth-averaged

Calm: Small or no wave; Moderate: Between calm and rough; Rough: White capped or rougher

Water Quality Monitoring Results on 23 May 23 during Mid-Ebb Tide

Trate: qua	ncy won.	toring Resu	1100		20 May 20	during mid		10												
Monitoring	Weather	Sea Condition	Sampling		Sampling De	oth (m)	Water Te	emperature (°C)		рН	Salin	nity (ppt)	DO Satur	ration (%)	Dissolved (mg/l		Turbidity((NTU)	Suspende (mg	
Station	Condition		Time	(m)		()	Value	Average	Value	Average	Value	Average	Value	Average	Value	DA	Value	DA	Value	DA
					Surface	1.0	27.1	27.1	7.8	7.8	23.1	23.1	114.0	114.2	8.0		2.0		1.9	
					Surface	1.0	27.1	27.1	7.8	7.0	23.1	23.1	114.4	114.2	8.0	7.8	2.0		2.1	
C1	Cloudy	Rough	14:26	11.6	Middle	5.8	27.0	27.0	7.8	7.8	23.4	23.4	107.8	107.9	7.5	7.0	1.4	2.0	2.6	2.2
O1	Cloudy	Rough	14.20	11.0	Wildaic	5.8	27.0	27.0	7.8	7.0	23.4	20.4	108.0	107.5	7.6		1.5	2.0	1.6	
					Bottom	10.6	25.9	25.9	7.7	7.7	27.3	27.3	84.0	84.2	5.9	5.9	2.6		2.6	1
					20110111	10.6	25.9	20.0	7.7	• • • •	27.3	2.10	84.3	02	5.9	0.0	2.6		2.2	<u> </u>
					Surface	1.0	27.1	27.1	7.8	7.8	23.5	23.4	108.5	108.7	7.6		1.5		2.0	<u> </u>
						1.0	27.1		7.8		23.3		108.8		7.6	7.2	1.4		1.5	1
C2	Cloudy	Rough	14:34	11.1	Middle	5.6	26.6	26.6	7.7	7.7	24.7	24.7	95.3	95.4	6.7		1.6	1.7	2.0	2.1
		_				5.6	26.6		7.7		24.7		95.5		6.7		1.5		2.6	-
					Bottom	10.1	25.8 25.8	25.8	7.7	7.7	27.4	27.4	82.9 83.1	83.0	5.8 5.8	5.8	2.2		2.1 2.6	4
				1		10.1	25.8						114.4		8.0		2.6		2.0	
					Surface	1.0	27.1	27.1	7.8	7.8	23.7	23.7	114.4	114.5	8.0		2.6		2.3	-
						- 1.0	-		7.0		-		-		0.0	8.0	-		-	1
M1	Cloudy	Moderate	14:51	5.8	Middle			-		-		-		-	<u> </u>			2.9		2.0
						4.8	26.9		7.8		24.4		106.4		7.4		3.3		1.8	1
					Bottom	4.8	26.9	26.9	7.8	7.8	24.4	24.4	106.6	106.5	7.4	7.4	3.2		1.8	
					0 (1.0	27.1	07.4	7.8	7.0	23.6	00.0	110.5	440.0	7.7		2.5		1.7	
					Surface	1.0	27.1	27.1	7.8	7.8	23.6	23.6	111.0	110.8	7.8	7.8	2.5		1.7	
M2	Cloudy	Moderate	14:47	4.9	Middle	-	-		-		-	_	-	_	-	7.8	-	3.0	-	1.7
IVIZ	Cloudy	Moderate	14.47	4.9	Middle	-	-	,	-	,	-	-	-	-	-		-	3.0	-	1.7
					Bottom	3.9	26.4	26.4	7.7	7.7	25.9	25.9	90.1	90.2	6.3	6.3	3.5		2.0	
					Bottom	3.9	26.4	20.4	7.7	7.7	25.9	20.0	90.3	30.2	6.3	0.0	3.5		1.4	
					Surface	1.0	27.0	27.1	7.8	7.8	23.7	23.7	112.4	112.5	7.8		3.0		2	1
						1.0	27.1		7.8		23.6	20	112.6	1.2.0	7.9	7.5	2.9		2	
M3	Cloudy	Rough	14:42	7.1	Middle	3.6	26.7	26.7	7.7	7.7	24.7	24.7	100.8	101.0	7.0		3.5	4.7	2	2
		Ĭ				3.6	26.7		7.7		24.7		101.1		7.1		3.4		3	4
					Bottom	6.1	26.2	26.2	7.7	7.7	26.3	26.3	88.2	88.4	6.2	6.2 7.8			3	4
A. Danth aver					1	6.1	26.2		7.7		26.3		88.5		6.2		1.7		4	<u></u>

DA: Depth-averaged

Water Quality Monitoring Results on 23 May 23 during Mid-Flood Tide

Station Stat	Solids
C1 Rainy Rough 07:39 9.9 Middle 5.0 26.1 5.0 26.1 7.7 7.7 26.7 26.7 26.7 26.7 26.7 26.7 2	DA
C1 Rainy Rough 07:39 9.9 Middle 5.0 26.1 26.1 7.7 7.7 24.2 106.3 7.4 7.4 95.0 95.0 95.0 6.6 2.3 2.0 1.8 1.8 1.8 1.8 1.8 1.8 1.5 1.5 1.8 1.8 1.8 1.8 1.8 1.8 1.8 1.8 1.8 1.8	
C1 Rainy Rough 07:39 9.9 Middle 5.0 26.1 26.1 7.7 7.7 26.7 95.0 95.0 6.6 6.6 2.3 2.3 1.8 1.8 1.8 1.8 1.8 1.8 1.8 1.8 1.8 1.8	
Bottom Bo	1.7
C2 Rainy Moderate 07:04 10.2 Surface 1.0 25.6 25.6 25.6 25.6 7.8 7.8 28.4 28.4 28.4 98.9 99.0 6.9 6.6 6.6 6.6 1.5 1.7 1.7 C2 Rainy Moderate 07:04 10.2 Surface 1.0 25.6 25.6 7.8 7.8 28.4 28.4 98.9 99.0 6.9 6.9 1.5 1.7 1.8 1.9 1.5 1.5 1.5 1.7 1.8 1.9 2.4 2.4 2.4 94.6 94.6 6.6 6.6 3.9 2.1 2.1 2.1 2.4 2.4 107.5 <td>1.7</td>	1.7
C2 Rainy Moderate 07:04 10.2 Surface 1.0 25.6 25.6 7.8 7.8 28.4 28.4 98.9 99.0 6.9 6.9 1.5 1.5 1.7 1.7 1.7 1.7 1.8 1.8 1.8 1.8 1.8 1.8 1.8 1.8 1.8 1.8 1.8 1.8 1.8 1.8 1.5 1.5 1.5 1.5 1.7 1.8 1.8 1.8 1.8 1.8 1.7 1.8 1.8 1.8 1.8 1.8 1.8 1.8 1.8 1.8 1.9 97.0 97.0 97.0 99.0 6.9 6.8 6.8 1.5 1.5 </td <td></td>	
C2 Rainy Moderate O7:04 O7:0	
C2 Rainy Moderate 07:04 10.2 Middle 1.0 25.6 7.8 7.8 28.4 99.1 6.9 6.9 6.9 1.5 2.6 1.8 1.7 Moderate Mod	
C2 Rainy Moderate 07:04 10.2 Middle 5.1 25.4 25.5 7.8 7.8 7.8 28.7 97.0 97.2 6.8 2.6 2.6 2.6 1.9 1.9 1.9 1.9 1.9 1.9 1.9 1.9 1.9 1.9	
Bottom Bottom Surface Bottom Bott	1.9
M1 Rainy Moderate 07:24 4.8 Middle 1.0 26.4 26.5 26.3 26.3 26.3 26.3 26.3 26.3 26.3 26.4 26.4 26.4 26.4 26.4 26.4 26.4 26.4	
M1 Rainy Moderate 07:24 4.8 Surface 1.0 26.4 1.0 26.5 26.5 7.7 7.7 24.3 24.3 107.5 107.6 7.6 7.6 7.6 1.3 1.4 2.0 1.4 2	
M1 Rainy Moderate 07:24 4.8 Middle 1.0 26.5 26.5 7.7 7.7 24.3 24.3 107.7 107.6 7.6 7.6 1.3 1.4 1.4 1.4 1.5 1.8 1.4 1.4 1.5 1.5 1.5 1.5 1.5 1.5 1.5 1.5 1.5 1.5	
M1 Rainy Moderate 07:24 4.8 Middle	
M1 Rainy Moderate 07:24 4.8 Middle 3.8 26.3 26.3 26.3 7.7 7.7 26.4 26.4 101.0 100.9 7.0 7.0 2.2 1.5	
Bottom 3.8 26.3 26.3 26.3 7.7 7.7 26.4 26.4 26.4 101.0 100.9 7.0 7.0 2.2 1.6 2.2 1.5	1.6
Bottom 3.8 26.2 26.3 7.7 7.7 26.4 26.4 100.7 100.9 7.0 7.0 2.2 1.5	
1.0 25.7 25.7 25.7 25.7 25.7 25.7 26.2	
Surface 1.0 25.7 25.7 7.8 7.8 7.8 28.2 28.2 100.9 101.0 7.0 1.6 1.7 2.1	
1.0 23.7 7.0 7.0 7.0 7.0 7.0 7.0 7.0	
M2 Rainy Moderate 07:18 4.1 Middle 2.0	1.9
31 255 78 285 994 69 24 15	
Bottom 3.1 25.5 25.5 7.8 7.8 28.5 99.4 99.4 6.9 6.9 2.4 2.1	
10 287 77 245 1091 75 20 2	
Surface 10 267 26.7 77 7.7 24.4 108.2 76 20 2	
25 284 77 257 1012 74 7.3 4.2	
M3 Rainy Moderate 07:33 6.9 Middle 3.5 26.4 26.4 7.7 7.7 25.7 25.7 101.2 101.2 7.1 1.2 2.1 2	2
50 261 77 266 991 69 30 2	
Bottom 5.9 26.1 26.1 7.7 7.7 26.7 26.7 99.0 99.1 6.9 6.9 2.9 2	

DA: Depth-averaged

Calm: Small or no wave; Moderate: Between calm and rough; Rough: White capped or rougher

Water Quality Monitoring Results on 25 May 23 during Mid-Ebb Tide

Water Qua		tering recou			20 May 20	during wild-		40												
Monitoring	Weather	Sea Condition	Sampling		Sampling Dep	oth (m)	Water Te	emperature (°C)	ŀ	рН	Salin	nity (ppt)	DO Satur	ration (%)	Dissolved (mg/l		Turbidity((NTU)	Suspende (mg.	
Station	Condition		Time	(m)		()	Value	Average	Value	Average	Value	Average	Value	Average	Value	DA	Value	DA	Value	DA
					Surface	1.0	26.7	26.8	8.0	8.0	28.7	28.7	98.1	97.7	6.7		1.2		1.7	
					Surface	1.0	26.8	20.0	8.0	0.0	28.6	20.7	97.3	91.1	6.6	6.7	1.2		1.6	
C1	Fine	Calm	15:41	10.0	Middle	5.0	26.7	26.8	8.0	8.0	29.1	28.9	98.6	98.1	6.7	0.7	1.4	1.3	2.1	2.2
O1	1 1116	Cairii	13.41	10.0	Middle	5.0	26.8	20.0	8.0	0.0	28.7	20.9	97.5	30.1	6.6		1.3	1.5	2.4	2.2
					Bottom	9.0	26.6	26.7	8.0	8.0	29.2	28.9	98.9	98.5	6.7	6.7	1.4		2.8	
	<u> </u>				Bottom	9.0	26.8	20.7	8.0	0.0	28.6	20.0	98.0	00.0	6.7	0.7	1.4		2.6	
					Surface	1.0	26.7	26.8	8.0	8.0	28.6	27.8	98.9	98.7	6.8		0.8		1.4	
						1.0	26.8		8.0		26.9		98.5		6.8	6.8	0.9		1.2	_
C2	Fine	Calm	15:58	10.2	Middle	5.1	26.6	26.7	8.0	8.0	29.0	29.0	98.9	98.8	6.7		1.1	1.2	1.8	1.8
						5.1	26.7		8.0		28.9		98.6		6.7		1.1		1.9	_
					Bottom	9.2	26.6	26.7	8.0	8.0	29.5	29.2	98.9	98.9	6.7	6.7	1.7		2.0	_
						9.2	26.7		8.0		28.8		98.9		6.7		1.8		2.4	
					Surface	1.0	27.4	27.3	8.0	8.0	26.1	26.0	98.7	101.2	6.8		1.2		2.2	1
						1.0	27.2		8.0		25.9		103.6		7.1	7.0	1.1		2.1	4
M1	Fine	Calm	15:49	5.8	Middle	-	-	-	-	-	-	-	-	-	-		-	1.6	-	1.9
						4.8	27.6		8.0		27.9		99.0		6.7		2.1		1.6	-
					Bottom	4.8	27.3	27.5	8.0	8.0	27.9	27.5	98.7	98.9	6.7	6.7	2.1		1.8	-
						1.0	27.0		8.0		27.6		99.3		6.8		1.2		3.6	
					Surface	1.0	27.0	27.0	8.0	8.0	27.4	27.5	100.0	99.7	6.8		1.2		3.1	1
						-	-		-		-		-		-	6.8	-		-	•
M2	Fine	Calm	15:52	5.8	Middle	-	-	-	-	-	-	-	-	-	-		-	1.3	-	2.8
					5	4.8	27.0	27.0	8.0		28.8		99.1		6.7		1.3		2.2	1
					Bottom	4.8	27.0	27.0	8.0	8.0	27.5	28.2	99.5	99.3	6.8	6.8	1.4		2.4	1
					Curfoso	1.0	27.2	27.1	8.0	8.0	27.4	27.7	98.6	98.7	6.7		1.1		2	
					Surface	1.0	27.0	27.1	8.0	6.0	27.9	21.1	98.7	96.7	6.7	6.7	1.1		2	
M3	Fine	Calm	15:46	6.8	Middle	3.4	27.2	27.1	8.0	8.0	27.9	28.0	98.5	98.6	6.7	0.7	1.2	1.2	2	2
IVIO	i ille	Callli	15.40	0.8	ivildale	3.4	27.0	27.1	8.0	0.0	28.0	20.0	98.6	30.0	6.7		1.2	1.2	2	
					Bottom	5.8	27.2	27.2	8.0	8.0	28.1	27.9	98.5	98.7	6.7	6.7	1.3		3	
					DOMONI	5.8	27.1	21.2	8.0	0.0	27.7	21.3	98.8	30.1	6.7	0.7	1.3		2	

DA: Depth-averaged

Water Quality Monitoring Results on 25 May 23 during Mid-Flood Tide

Monitoring	Weather	Sea Condition		Water Depth	Sampling Dep	th (m)		emperature (°C)	ı	рН	Salin	ity (ppt)	DO Satur	ation (%)	Dissolved (mg/L		Turbidity(NTU)	Suspende (mg/	
Station	Condition		Time	(m)		. ,	Value	Average	Value	Average	Value	Average	Value	Average	Value	DA	Value	DA	Value	DA
					Surface	1.0	26.9	27.0	8.0	8.0	25.7	26.1	102.9	102.9	7.1		0.9		1.6	
					Sulface	1.0	27.1	27.0	8.0	0.0	26.5	20.1	102.9	102.9	7.0	6.9	0.9		1.8	I
C1	Fine	Calm	05:39	11.0	Middle	5.5	26.8	27.0	8.0	8.0	28.1	27.5	98.8	98.8	6.7	0.3	1.0	1.0	2.3	2.6
01	1 1110	Cum	00.00	11.0	Wildaic	5.5	27.1	27.0	8.0	0.0	26.9	27.0	98.8	30.0	6.8		0.9	1.0	2.5	
					Bottom	10.0	26.9	27.0	8.0	8.0	28.5	27.8	98.8	98.8	6.7	6.8	1.0		3.5	I
					Dottom	10.0	27.0	27.0	8.0	0.0	27.1	21.0	98.8	30.0	6.8	0.0	1.0		4.0	ı
					Surface	1.0	26.9	27.1	8.0	8.1	27.1	26.8	102.4	102.4	7.0		1.7		1.5	I
						1.0	27.2		8.1	0	26.4	20.0	102.4	.02	6.9	6.9	1.7		1.7	I
C2	Fine	Calm	05:20	10.8	Middle	5.4	26.9	27.1	8.0	8.0	27.5	27.0	98.3	98.3	6.7		1.8	1.9	2.4	2.2
						5.4	27.2		8.0		26.5		98.3		6.8		1.8		2.1	I
					Bottom	9.8	26.9	27.0	8.0	8.0	28.7	27.7	98.6	98.6	6.7	6.8	2.3		2.7	I
						9.8	27.1		8.0		26.7		98.6		6.8		2.2		2.6	
					Surface	1.0	27.3	27.3	8.0	8.0	25.3	25.4	99.5	100.1	6.8	ł	1.4		2.4	I
						1.0	27.3		8.0		25.4		100.7		6.9	6.9	1.4		2.0	I
M1	Fine	Calm	05:28	5.2	Middle	-	<u> </u>	-	-	-		-	-	-	-		-	1.6	-	2.6
						4.2	27.4		8.0		26.2		99.2		6.8		1.8		2.7	I
					Bottom	4.2	27.4	27.4	8.0	8.0	25.5	25.9	100.0	99.6	6.9	6.9	1.7		3.2	I
						1.0	27.1		8.0		25.1		102.9		7.1		1.4		1.7	
					Surface	1.0	27.3	27.2	8.0	8.0	25.2	25.2	103.4	103.2	7.1	l	1.3		1.9	I
						-	-		-		-		-		-	7.1	-		-	l
M2	Fine	Calm	05:31	4.2	Middle	-	-	-	-	-	-	-	-	-	-		-	1.4	-	2.3
					D #	3.2	27.0	07.4	8.0		25.3	05.0	99.3	400.0	6.9	7.0	1.5		2.7	İ
					Bottom	3.2	27.2	27.1	8.0	8.0	25.3	25.3	102.4	100.9	7.1	7.0	1.4		3.0	I
					Curtosa	1.0	26.5	26.0	8.0	0.0	26.4	26.2	102.2	100.0	7.1		1.1		1	
					Surface	1.0	27.1	26.8	8.0	8.0	26.0	26.2	102.1	102.2	7.0	7.1	1.1		1	ı
M3	Fine	Calm	05:35	7.4	Middle	3.7	26.3	26.7	8.0	8.0	26.9	26.7	101.8	102.0	7.1	/.1	1.2	1.2	2	2
IVIO	FILLE	Callii	05.55	7.4	iviluule	3.7	27.0	20.7	8.0	0.0	26.5	20.7	102.1	102.0	7.0		1.2	1.2	2	
					Bottom	6.4	26.2	26.5	8.0	8.0	28.2	28.4	101.7	102.1	7.0	7.0	1.2		2	ı
DA: Danth aver					DOMOIT	6.4	26.8	20.5	8.0	0.0	28.5	20.4	102.4	102.1	7.0	7.0	1.2		2	<u> </u>

DA: Depth-averaged

Calm: Small or no wave; Moderate: Between calm and rough; Rough: White capped or rougher

Water Quality Monitoring Results on 27 May 23 during Mid-Ebb Tide

Monitoring	Weather	Sea Condition	Sampling		Sampling Dep	th (m)	Water Te	emperature (°C)	ŗ	ЭΗ	Salin	ity (ppt)	DO Satur	ation (%)	Dissolved (mg/L		Turbidity(NTU)	Suspende (mg/	
Station	Condition		Time	(m)	33 7 3 37		Value	Average	Value	Average	Value	Average	Value	Average	Value	DA	Value	DA	Value	DA
					Surface	1.0	27.0	27.0	8.0	8.0	24.0	23.9	118.3	118.3	8.2		1.1		2.1	
					Juliace	1.0	27.0	27.0	8.0	0.0	23.8	20.9	118.3	110.5	8.2	8.0	1.0		1.9	1
C1	Fine	Calm	16:41	10.2	Middle	5.1	27.0	27.0	8.0	8.0	24.3	24.3	112.7	112.5	7.8	0.0	1.1	1.4	1.9	1.9
0.	1 1110	Cum	10.11	10.2	Middle	5.1	27.0	27.0	8.0	0.0	24.2	21.0	112.3	112.0	7.8		1.1		1.8	1.0
					Bottom	9.2	27.0	27.0	8.0	8.0	24.0	24.0	109.7	109.9	7.6	7.6	1.9		1.6	1
						9.2	27.0		8.0		23.9	•	110.0		7.6		2.0		1.9	
					Surface	1.0	26.6	26.6	8.0	8.0	24.1	24.8	115.9	115.9	8.1		1.1		2.2	1
						1.0	26.5		8.0		25.5		115.9		8.1	7.9	1.0		2.2	ı
C2	Fine	Calm	16:57	10.4	Middle	5.2	26.7	26.6	8.0	8.0	26.2	26.1	111.1	111.2	7.7		1.1	1.2	2.1	2.2
						5.2	26.5		8.0		26.0		111.3		7.7		1.2		2.6	ı
					Bottom	9.4	26.9 26.6	26.8	8.0	8.0	26.2 25.8	26.0	111.2	111.1	7.7	7.7	1.4		1.9 2.0	
						9.4	27.1						111.0		8.6		1.4 1.2			
					Surface	1.0	27.1	27.2	8.1 8.1	8.1	23.8	23.9	123.6 123.4	123.5	8.5		1.3		1.4 2.0	
						-	-		0.1		20.9		-		0.0	8.6	-		-	ı
M1	Fine	Calm	16:51	4.6	Middle			-		-		-		-				1.7		1.8
						3.6	27.1		8.1		24.0		120.7		8.4		2.1		1.5	ı
					Bottom	3.6	27.2	27.2	8.1	8.1	23.9	24.0	120.5	120.6	8.4	8.4	2.1		2.2	
					2 (1.0	27.1	07.4	8.1	0.4	24.5	04.0	119.8	440.0	8.3		1.2		1.9	
					Surface	1.0	27.1	27.1	8.1	8.1	24.7	24.6	119.7	119.8	8.3	8.3	1.2		1.8	
M2	Fine	Calm	16:48	4.8	Middle	-	-		-	_	-	_	-	_	-	0.3	-	1.7	-	1.9
IVIZ	1 1116	Callii	10.40	4.0	Middle	-	-	,	-	-	-	-	-	-	-		-	1.7	-	1.9
					Bottom	3.8	27.0	27.1	8.1	8.1	24.7	24.7	116.2	116.2	8.1	8.1	2.2		2.0	ı
					Bottom	3.8	27.1	27.1	8.1	0.1	24.6	24.7	116.2	110.2	8.0	0.1	2.3		2.0	
					Surface	1.0	27.0	27.0	8.1	8.1	24.1	24.3	123.3	123.4	8.6		1.1		2	
						1.0	27.0	27.10	8.0	0. .	24.4	20	123.4	.20	8.6	8.3	1.1		2	ı
M3	Fine	Calm	16:45	7.0	Middle	3.5	26.9	27.0	8.0	8.0	24.5	24.5	114.7	114.7	8.0		2.3	2.1	2	2
						3.5	27.0	-	8.0		24.4	-	114.6		7.9		2.2		2	
					Bottom	6.0	27.0	27.1	8.1	8.1	24.2	24.1	112.4	112.3	7.8	7.8	3.0		1	1
DA: Depth-aver	<u> </u>					6.0	27.2		8.0		24.0		112.2		7.8		3.1		2	

DA: Depth-averaged

Water Quality Monitoring Results on 27 May 23 during Mid-Flood Tide

Monitoring	Weather	Sea Condition		Water Depth	Sampling Dep	th (m)		emperature (°C)		рН	Salin	ity (ppt)	DO Satur	ation (%)	Dissolved (mg/l		Turbidity((NTU)	Suspende (mg.	
Station	Condition		Time	(m)		. ,	Value	Average	Value	Average	Value	Average	Value	Average	Value	DA	Value	DA	Value	DA
					Surface	1.0	27.1	27.1	7.9	7.9	23.5	23.6	116.8	116.8	8.1		1.1		1.1	
					Sulface	1.0	27.0	27.1	7.9	1.5	23.7	25.0	116.8	110.0	8.1	8.0	1.1		1.8	j
C1	Fine	Calm	07:22	11.0	Middle	5.5	27.1	27.1	7.9	7.9	23.6	23.6	112.5	112.5	7.8	0.0	1.1	1.2	1.8	1.7
0.	1 1110	Odini	07.22	11.0	Wildaic	5.5	27.1	27.1	7.9	7.5	23.6	20.0	112.4	112.0	7.8		1.1		1.6	1
					Bottom	10.0	27.1	27.1	7.9	7.9	23.6	23.6	112.0	112.1	7.8	7.8	1.3		1.9	1
					Dottom	10.0	27.1	27.1	7.9	7.5	23.5	25.0	112.2	112.1	7.8	7.0	1.3		1.7	<u> </u>
					Surface	1.0	26.8	26.8	7.9	7.9	24.3	24.3	106.7	106.7	7.5		1.1		1.6	1
						1.0	26.8	20.0	7.9		24.3	20	106.7		7.4	7.4	1.0		1.5	1
C2	Fine	Calm	07:06	10.6	Middle	5.3	26.7	26.8	7.9	7.9	24.4	24.4	106.2	106.2	7.4		1.1	1.3	2.2	1.7
						5.3	26.8		7.9		24.3		106.1		7.4		1.1		1.7	1
					Bottom	9.6	26.8	26.8	7.9	7.9	24.4	24.3	105.0	104.9	7.3	7.3	1.7		1.3	ł
						9.6	26.8		7.9		24.2		104.8		7.3		1.7		1.6	
					Surface	1.0	27.1	27.2	8.0	8.0	23.3	23.3	115.8	115.4	8.1	4	1.6		1.5	1
						1.0	27.2		8.0		23.3		115.0		8.0	8.1	1.6		1.3	ĺ
M1	Fine	Calm	07:11	4.8	Middle	-	-	-	-	-	-	-		-	-	4	-	1.8	-	1.4
						3.8	27.0		8.0		23.5		109.9		7.7		2.0		1.1	ĺ
					Bottom	3.8	27.2	27.1	8.0	8.0	23.3	23.4	109.8	109.9	7.6	7.7	2.1		1.6	ĺ
						1.0	27.1		8.0		24.0		114.1		7.9		2.1		1.6	
					Surface	1.0	27.1	27.1	8.0	8.0	24.0	24.0	114.2	114.2	7.9	1	2.1		1.3	ĺ
						-	-		-		-		-		-	7.9	-		-	1
M2	Fine	Calm	07:15	4.2	Middle	-	-	-	-	-	-	-	-	-	-		-	2.8	-	1.5
					D #	3.2	27.0	07.4	8.0		24.0	04.0	110.5	444.0	7.7		3.5		1.4	ĺ
					Bottom	3.2	27.1	27.1	8.0	8.0	24.0	24.0	111.5	111.0	7.7	7.7	3.6		1.5	ĺ
					Curtosa	1.0	27.0	27.0	8.0	0.0	24.0	24.0	123.6	100.4	8.6		1.3		1	
					Surface	1.0	27.0	27.0	8.0	8.0	23.9	24.0	123.1	123.4	8.6	8.5	1.3		2	ĺ
M3	Fine	Calm	07:18	7.2	Middle	3.6	26.9	27.0	8.0	8.0	24.1	24.0	120.5	120.8	8.4	0.5	1.4	1.6	2	2
IVIO	FILLE	Callii	07.10	1.2	iviluule	3.6	27.0	21.0	8.0	0.0	23.9	24.0	121.0	120.0	8.4		1.4	1.0	2	_
					Bottom	6.2	26.9	27.0	8.0	8.0	24.2	24.0	114.9	114.5	8.0	8.0	2.0		2	j
DA: Donth sugar					DOMONI	6.2	27.0	21.0	8.0	0.0	23.8	24.0	114.0	114.5	7.9	0.0	2.0		2	<u>i </u>

DA: Depth-averaged

Calm: Small or no wave; Moderate: Between calm and rough; Rough: White capped or rougher

Water Quality Monitoring Results on 30 May 23 during Mid-Ebb Tide

Surface 1.0 28.0 28.0 8.1 8.1 24.2 24.2 102.8 102.8 7.0 28.0 10.0 10.0 10.0 10.0 10.0 10.0 10.0 1	2.0 2.1	2.4	DA
Surface 1.0 28.0 28.0 8.1 8.1 24.1 24.2 102.8 102.8 7.0 6.9 2	2.1		
1.0 28.0 8.1 24.1 102.8 7.0 6.9 2 1.0 28.0 8.0 8.1 24.3 24.3 99.5 00.5 6.8 6.9 3			
C4 Michy Colm 10:46 11.0 Middle 5.5 28.0 29.0 8.0 9.1 24.3 24.3 29.5 00.5 6.8 3		2.3	
5.5 28.0 20.0 8.1 0.1 24.0 24.2 99.5 0.30 6.8 3	3.2	2.4	1.9
	3.3	2.1	1.5
	1.1	1.0	
10.0 28.0 8.0 23.9 100.5 6.8 4	1.0	1.3	
	.0	1.4	
1.0 28.0 8.1 24.1 98.0 6.7 6.7 0).9	2.0	
	.1 1.5	2.6	2.0
4.5 28.0 8.1 24.1 97.7 6.6 1	.1	2.1	
	2.4	1.8	
	2.4	1.8	
Surface Land 79 Land 74 Land 1043 Land Land	2.0	2.0	
	.9	2.6	
M1 Misty Calm 10:34 4.6 Middle	2.5		1.9
	-		
	3.1	1.7	
	.2	1.4	
Surface 10 28.0 8.1 24.2 24.3 103.6 7.1	.1	1.7	
		-	
M2 Misty Calm 10:36 4.8 Middle	1.4	-	2.4
38 280 81 244 1032 70 1	.7	3.2	
	.7	3.1	
10 270 81 248 972 66 1	.2	4	
Surface 10 279 27.9 8.1 8.1 24.9 24.9 96.7 97.0 6.6 1	.1	<1.0	
31 270 81 240 972 66 6.6	0.6	2	_
	2.5	2	2
52 270 84 240 075 66 2	3.7	2	
	3.7	2	


DA: Depth-averaged


Water Quality Monitoring Results on 30 May 23 during Mid-Flood Tide


Monitoring	Weather	Sea Condition		Water Depth	Sampling Dep	th (m)	Water Te	mperature (°C)		рН	Salin	ity (ppt)	DO Satur	ration (%)	Dissolved (mg/l		Turbidity((NTU)	Suspende (mg.														
Station	Condition		Time	(m)	3 1	,	Value	Average	Value	Average	Value	Average	Value	Average	Value	DA	Value	DA	Value	DA													
					Surface	1.0	28.4	28.4	8.2	8.2	24.7	24.6	128.6	128.6	8.6		1.0		1.0														
					Sullace	1.0	28.3	20.4	8.2	0.2	24.5	24.0	128.6	120.0	8.7	8.5	1.1		1.7	1													
C1	Misty	Calm	15:03	10.0	Middle	5.0	28.2	28.4	8.2	8.2	25.1	25.0	124.0	124.0	8.3	0.5	1.3	1.3	2.2	1.9													
	iviioty	Callii	13.03	10.0	Middle	5.0	28.5	20.4	8.2	0.2	24.9	25.0	124.0	124.0	8.3		1.3	1.0	2.2] 1.5													
				Bottom	9.0	28.3	28.5	8.2	8.2	25.0	25.4	126.9	126.9	8.5	8.5	1.5		2.0	ı														
					Bottom	9.0	28.6	20.0	8.2	0.2	25.8	20.4	126.9	120.5	8.4	0.0	1.4		2.4	<u>1</u>													
				Surface	1.0	27.9	28.0	8.1	8.1	25.6	25.6	122.0	122.0	8.2		1.0		2.4	1														
						1.0	28.0	20.0	8.1	8.1 25.5	122.0		8.2	7.7	1.0		2.2	1															
C2	Misty	Calm	15:18	10.2	Middle	5.1	28.1	28.1	8.1	8.1	25.2		108.9	108.1	7.3		1.1	1.2	2.3	2.1													
	Wildly					5.1	28.0		8.1		25.5		107.2		7.2		1.1		2.3	4													
					Bottom	9.2	28.3	28.2	8.1	8.1	25.0	25.3	117.9	118.1	7.9	8.0	1.5		1.3	1													
						9.2	28.0		8.1		25.5		118.3		8.0		1.4		2.1														
														Surface	1.0	27.8	27.9	8.1 8.1	8.1	25.9 25.5	25.7	110.1	110.1	7.4		4.4		1.6	1				
							1.0	28.0						110.1		7.4	7.4	4.5		1.8	1												
M1	Misty	Calm	15:10	15:10	15:10	15:10	15:10	5.8	5.8	5.8	5.8	5.8	5.8	5.8	5.8	5.8	5.8	Middle	-	-	-	-	-	-	-	-	-	-		-	4.9	-	1.4
						4.8	27.8		8.0		26.2		98.2		6.6		5.4		1.2	1 '													
					Bottom	4.8	28.0	27.9	8.0		25.6	25.9	98.2	98.2	6.6	6.6	5.3	<u> </u>	1.1	1 '													
						1.0	28.3		8.1		24.8		106.0		7.1	<u> </u>	4.9		1.2														
					Surface	1.0	28.5	28.4	8.0	8.1	24.6	24.7	106.0	106.0	7.1		4.9		1.4	1													
140		0.1	45.40	5.0	B 4" 1 11	-	-		-		-		-		-	7.1	-	- 0	-	1													
M2	Misty	Calm	15:12	5.8	Middle	-	-	-	-	-	-	-	-	-	-		-	5.3	-	1.5													
				-	-	D-#	4.8	28.3	00.4	8.1	0.4	24.9	04.0	114.8	444.0	7.7		5.7		1.5	1												
					Bottom	4.8	28.4	28.4	8.0	8.1	24.7	24.8	114.8	114.8	7.7	7.7	5.7		1.7	1													
					Surface	1.0	27.6	27.7	8.1	8.1	26.3	26.3	108.4	109.6	7.3		1.1		1	ĺ													
					Surface	1.0	27.7	21.1	8.1	0.1	26.2	20.3	110.7	109.6	7.5	6.7	1.1		2	1													
M3	Misty	Calm	15:06	6.8	S.8 Middle –	3.4	27.5	27.6	8.1	8.1	26.9	26.6	89.1	89.9	6.0	0.7	1.6	1.8	_R 1	2													
IVIO	iviloty	Callii	13.00	0.0		3.4	27.7	21.0	8.1		26.2	∠6.6	90.6	09.9	6.1		1.7	1.8	2														
						5.8	27.5	27.6	8.1	3.1	27.0	26.6	91.8	93.0	6.2	6.3	2.7	3	ı														
DA: Depth-aver					Dottom	5.8	27.7	21.0	8.1	0.1	26.2	20.0	94.1	30.0	6.3	0.0	2.4		2	<u> </u>													


DA: Depth-averaged


Calm: Small or no wave; Moderate: Between calm and rough; Rough: White capped or rougher
















Note: The Action and Limit Level of turbidity can be referred to Table 2.3 of the monthly EM&A report.

Major site activities carried out during the reporting period are summarized in Section 1.4 of the monthly EM&A report.

Weather conditions during monitoring are presented in the data tables above.

QA/QC requirements as stipulated in the EM&A Manual were carried out during measurement.






Note: The Action and Limit Level of suspended solids can be referred to Table 2.3 of the monthly EM&A report.

Major site activities carried out during the reporting period are summarized in Section 1.4 of the monthly EM&A report.

Weather conditions during monitoring are presented in the data tables above.

QA/QC requirements as stipulated in the EM&A Manual were carried out during measurement.


Appendix H. Waste Flow Table



AAHK Supplemental Contract No. C19W10/01 Airport City Link - Marine Portion Monthly Waste Flow Table

		Actual Quantities of Inert C&D Materials (excluding excavated waste) (tonnes) e.g. broken concrete					Actual Quantities of Non-inert C&D Waste (tonnes)				es)		
Month	Excavated Waste (tonnes)	(a) Total inert C&D material generated (a) = (b) + (c) + (d) + (e)	(b) Reused in contract	(c) Reused in other projects	(d) Sent to recycling company	(e) Disposed to public fill	(f) Recycled scrap metal	(g) Reused / recycled timber	(h) Chemical waste	(i) Other waste disposed to landfill	(j) Total non- inert C&D material generated (j) = (f) + (g) + (h) + (i)	(k) Total recyclable waste (k) = (b) + (c) + (d) + (f) + (g)	(I) Total construction waste generated (I) = (a) + (j)
Apr-22	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
May-22	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Jun-22	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Jul-22	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Aug-22	2591.67	2591.67	0.00	0.00	1584.00	1007.67	0.00	0.00	0.00	0.00	0.00	1584.00	2591.67
Sep-22	1340.00	1340.00	0.00	0.00	1340.00	0.00	0.00	0.00	0.36	0.00	0.36	1340.00	1340.36
Oct-22	1385.00	1385.00	0.00	0.00	1385.00	0.00	0.00	0.00	0.00	0.00	0.00	1385.00	1385.00
Nov-22	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Dec-22	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Jan-23	1814.47	1814.47	0.00	0.00	1814.47	0.00	0.00	0.00	0.36	0.00	0.36	1814.47	1814.83
Feb-23	761.45	761.45	0.00	0.00	0.00	761.45	0.00	0.00	0.00	0.00	0.00	0.00	761.45
Mar-23	939.46	939.46	0.00	0.00	939.46	0.00	0.00	0.00	0.25	0.00	0.25	939.46	939.71
Apr-23	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
May-23	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Total	8832.05	8832.05	0.00	0.00	7062.93	1769.12	0.00	0.00	0.97	0.00	0.97	7062.93	8833.02

^{*}Chemical waste, Wasted oil density 0.9kg/L



AAHK Supplemental Contract No. C21W18 Airport City Link - Land Portion Monthly Waste Flow Table

	Month	~	ties of Inert Con Generated Month	struction Waste	Actual Quantities of Non-inert Construction Waste Generated Monthly							
		(a)=(b)+(c)	(b)	(c)	Recycled	Recycled	Recycled	Recycled	GI I I I W	General Refuse		
		Total Quantity Generated	Reused in other Projects	Disposed of as Public Fill	Timber	Metals	Paper/ cardboard	Plastic	Chemical Waste	disposed of at Landfill		
Year		(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)		
	Jan	-	-	-	-	-	-	-	-	-		
	Feb	754.38	0	754.38	0	0.017	0.129	0.038	0	22.27		
	Mar	1464.86	0	1464.86	0	0.014	0.087	0.024	0	13.51		
2023	Apr	1005.98	0	1005.98	0	0.007	0.025	0.013	0	11.94		
	May	1723.58	0	1723.58	0	0.008	0.039	0.018	0	14.46		
	Jun											
	Sub-total	4948.8	0	4948.8	0	0.046	0.28	0.093	0	62.18		
Т	Cotal	4948.80	0.00	4948.80	0.00	0.05	0.28	0.09	0.00	62.18		

Appendix I. Status of Environmental Permits and Licences

Table I.1: Summary of Environmental Licenses and Permits - Marine Section (May 2023)

Type of Licence / Permit	Reference No.	Valid From	Valid Until	Remark
Environmental Permit	EP-581/2020	5 Oct 2020	End of Project	N/A
Billing Account for Disposal of Construction Waste	7043487	18 Mar 2022	End of Project	N/A
Construction Dust Notification under APCO	477560	10 Mar 2022	N/A	N/A
	GW-RS0106-23	16 Feb 2023	14 Aug 2023	N/A
Construction Noise Permit	GW-RS0246-23	28 Mar 2023	27 Sep 2023	N/A
	GW-RS0418-23	27 May 2023	25 Nov 2023	N/A
Chemical Waste Producer	5213-951-G2961-01	19 Apr 2022	End of Project	N/A
Marine Dumping (Type 1 – Open Sea Disposal)	EP/MD/23-080	30 Dec 2022	31 May 2023	N/A

Table I.2: Summary of Environmental Licenses and Permits - Land Section (May 2023)

Type of Licence / Permit	Reference No.	Valid From	Valid Until	Remark
Environmental Permit	EP-581/2020	5 Oct 2020	End of Project	N/A
Billing Account for Disposal of Construction Waste	7044291	27 Jun 2022	End of Project	N/A
Construction Dust Notification under APCO	480843	10 Jun 2022	N/A	N/A
Construction Noise Permit	GW-RS0186-23	10 Mar 2023	9 Sep 2023	N/A
Construction Noise Femilic	GW-RS0424-23	31 May 2023	30 Nov 2023	N/A
Chemical Waste Producer	5213-951-C1169-68	23 Jun 2022	End of Project	N/A
Water Discharge License	WT00042879-2022	4 Jan 2023	31 Jan 2028	N/A
Water Discharge License	WT00042680-2022	9 Jan 2023	31 Jan 2028	N/A

Appendix J. Environmental Mitigation Measures Implementation Status

Environmental Mitigation Measures Implementation Status (May 2023)

Recommended Mitigation Measures for Air Quality Impact

PP Ref.	EM&A Ref.	Recommended Mitigation Measures	Mitigation Measures Implemented? ^ (Marine Section)	Mitigation Measures Implemented? ^ (Land Section)
		 Relevant control measures as required in the Air Pollution Control (Construction Dust) Regulation shall be implemented to minimise dust impact. 	N/A	Rem
		Skip hoist for material transport should be totally enclosed by impervious sheeting.	N/A	Yes
	S4.2.1	 All dusty materials should be sprayed with water prior to any loading, unloading or transfer operation to maintain the dusty materials wet. 	N/A	Yes
		All stockpiles of aggregate or spoil should be covered and/or water applied.	N/A	Obs
S6.1.1		 The height from which excavated materials are dropped should be controlled to a minimum practical height to limit fugitive dust generation from unloading. 	Yes	Yes
		 Immediately before leaving a construction site, every vehicle shall be washed to remove any dusty materials from its body and wheels. 	N/A	Obs
		• The load of dusty materials carried by a vehicle leaving a construction site should be covered entirely by clean impervious sheeting to ensure dust materials do not leak from the vehicle.	N/A	Yes
		 All NRMMs operated on-site are approved or exempted (as the case may be) and affixed with the requisite approval/exemption labels under the Air Pollution Control (Non-road Mobile Machinery) (Emission) Regulation, or are in the process of application for such approval/exemption during the relevant grace period. 	Yes	Obs/ Rem
Recomm	ended Miti	gation Measures for Noise Impact		
PP Ref.	EM&A Ref.	Recommended Mitigation Measures	Mitigation Measures Implemented? ^	Mitigation Measures Implemented? ^
			(Marine Section)	(Land Section)
		Only well-maintained plant should be operated on-site and plant should be serviced regularly.	Yes	Yes
S6.2.1	S5.2.1	Silencers or mufflers on construction plant should be utilised.	Yes	N/A
	-	Mobile plant should be sited as far away from sensitive uses as possible.	Yes	Yes

		 Machines and plant that may be in intermittent use should be shut down between works periods or should be throttled down to a minimum. 	Yes	Yes
		• Plant known to emit noise strongly in one direction should, where possible, be orientated so that noise is directed away from the nearby sensitive uses.	Yes	Yes
		 Material stockpiles and other structures such as site hoarding should be effectively utilised to screen noise from on-site construction activities. 	N/A	N/A
		 Noisy construction activities such as road breaking, should be scheduled to less sensitive hours during the day, e.g. midday. 	Yes	Yes
ecomme	ended Miti	gation Measures for Water Quality Impact		
PP Ref.	EM&A Ref.	Recommended Mitigation Measures	Mitigation Measures Implemented? ^ (Marine Section)	Mitigation Measures Implemented? ^ (Land Section)
S6.3.1	S6.2.1	 Steel pile casing and watertight cofferdam should be installed at the pier site and seawater trapped inside the casing and cofferdam should be pumped out to generate a dry working environment prior to carrying out sediment excavation. 	Yes	N/A
S6.3.1	S6.2.1	 During dewatering of the cofferdam, appropriate desilting or sedimentation device should be provided on site for treatment before discharge. The Contractor should ensure discharge water from the sedimentation tank meeting the WPCO / TM-DSS requirements before discharge. 	Yes	N/A
S6.3.1- S6.3.2	S6.2.1	• To minimise any adverse water quality impact during the excavation of sediment, a funnel should be placed at the top of pile casing during excavation and silt curtains should be deployed to completely enclose the cofferdam and steel pile casing. Silt curtains should be deployed prior to installation of temporary platform on barge, cofferdam and steel pile casing. Silt curtains should only be removed after completion of pile caps and piers. The Contractor should be responsible for the design, installation and maintenance of the silt curtain to minimise the impacts on water quality. The design and specification of the silt curtains should be submitted by the Contractor to the Project Manager or Project Manager's Representative of AAHK for approval. The marine bridge piers should not be constructed at the same time to avoid adverse hydrodynamic impact due to flow blockage increase during the interim construction stages. All vessels should be sized such that adequate clearance is maintained between vessels and the sea bed at all states of the tide to ensure that undue turbidity is not generated by turbulence from vessel movement or propeller wash.	Obs/ Rem	N/A
S6.3.1	S6.2.1	 For in-situ construction method, concrete would be delivered from existing concrete batching plants off-site to avoid on site concrete batching activity. During the in-situ bridge deck concreting, the concrete should be pumped or lifted inside an enclosed container for concreting the deck. Tarpaulin plastic sheet should be mounted at the bottom of the temporary working platform for concreting to prevent concrete from falling to the sea. 	Yes	N/A

PP Ref.	EM&A Ref.	Recommended Mitigation Measures	Mitigation Measures Implemented? ^ (Marine Section)	Mitigation Measures Implemented? ^ (Land Section)
S6.3.1	S6.2.1	 The marine works of the Project should be proactively planned and coordinated to avoid any concurrent marine works below seawater level with those of ITT-BVB to minimise cumulative water quality impact during construction phase. 	Yes	N/A
\$6.3.1	S6.2.1	 Surface run-off from construction sites should be discharged into storm drains via adequately designed sand/silt removal facilities such as sand traps, silt traps and sedimentation basins. Channels or earth bunds or sand bag barriers should be provided on site to properly direct stormwater to such silt removal facilities. Perimeter channels at site boundaries should be provided on site boundaries where necessary to intercept storm run-off from outside the site so that it will not wash across the site. Catchpits and perimeter channels should be constructed in advance of site formation works and earthworks. 	Yes	Rem
\$6.3.1	S6.2.1	 Silt removal facilities, channels and manholes should be maintained and the deposited silt and grit should be removed regularly, at the onset of and after each rainstorm to prevent local flooding. Before disposal at the public fill reception facilities, the deposited silt and grit should be solicited in such a way that it can be contained and delivered by dump truck instead of tanker truck. Any practical options for the diversion and re-alignment of drainage should comply with both engineering and environmental requirements in order to provide adequate hydraulic capacity of all drains. 	Yes	Obs/ Rem
S6.3.1	S6.2.1	• Construction works should be programmed to minimise soil excavation works in rainy seasons (April to September). If excavation in soil cannot be avoided in these months or at any time of year when rainstorms are likely, for the purpose of preventing soil erosion, temporary exposed slope surfaces should be covered e.g. by tarpaulin, and temporary access roads should be protected by crushed stone or gravel, as excavation proceeds. Intercepting channels should be provided (e.g. along the crest / edge of excavation) to prevent storm runoff from washing across exposed soil surfaces. Arrangements should always be in place in such a way that adequate surface protection measures can be safely carried out well before the arrival of a rainstorm.	N/A	Obs/ Rem
S6.3.1	S6.2.1	 Earthworks final surfaces should be well compacted and the subsequent permanent work or surface protection should be carried out immediately after the final surfaces are formed to prevent erosion caused by rainstorms. Appropriate drainage like intercepting channels should be provided where necessary. 	N/A	N/A
S6.3.1	S6.2.1	 Measures should be taken to minimise the ingress of rainwater into trenches. If excavation of trenches in wet seasons is necessary, they should be dug and backfilled in short sections. Rainwater pumped out from trenches or foundation excavations should be discharged into storm drains via silt removal facilities. 	N/A	Yes
S6.3.1	S6.2.1	 Manholes (including newly constructed ones) should always be adequately covered and temporarily sealed so as to prevent silt, construction materials or debris from getting into the drainage system, and 	N/A	Yes

PP Ref.	EM&A Ref.	Recommended Mitigation Measures	Mitigation Measures Implemented? ^ (Marine Section)	Mitigation Measures Implemented? ^ (Land Section)
		to prevent storm run-off from getting into foul sewers. Discharge of surface run-off into foul sewers must always be prevented in order not to unduly overload the foul sewerage system.		
S6.3.1	S6.2.1	 Good site practices should be adopted to remove rubbish and litter from construction sites so as to prevent the rubbish and litter from spreading from the site area. It is recommended to clean the construction sites on a regular basis. Also, the following mitigation measures related to the transportation of the sediment should be implemented to minimise the potential water quality impact: Loading of the excavated marine-based sediment to the barge shall be controlled to avoid splashing and overflowing of the sediment slurry to the surrounding water/ storm drains; The barge/ dump truck transporting the excavated marine-based sediment/ land-based sediment to the designated disposal sites shall be equipped with tight fitting seals to prevent leakage and shall not be filled to a level that would cause overflow of materials or laden water during loading or transportation; and Monitoring of the barge/ dump truck loading shall be conducted to ensure that loss of material does not take place during transportation. Transport barges or vessels/ dump truck shall be equipped with automatic self-monitoring devices as specified by the Director of Environmental Protection (DEP). 	N/A	Yes
S6.3.1	S6.2.1	 Water used in ground boring and drilling for site investigation or rock/soil anchoring should as far as practicable be re-circulated after sedimentation. When there is a need for final disposal, the wastewater should be discharged into storm drains via silt removal facilities. 	Yes	Yes
S6.3.1	S6.2.1	 All vehicles and plant should be cleaned before they leave a construction site to minimise the deposition of earth, mud, debris on roads. A wheel washing bay should be provided at every site exit if practicable and wash-water should have sand and silt settled out or removed before discharging into storm drains. The section of construction road between the wheel washing bay and the public road should be paved with backfall to reduce vehicle tracking of soil and to prevent site run-off from entering public road drains. 	N/A	Rem
S6.3.1	S6.2.1	• There is a need to apply to EPD for a discharge licence for discharge of effluent from the construction site under the WPCO. The discharge quality must meet the requirements specified in the discharge licence. All the runoff and wastewater generated from the works areas should be treated so that it satisfies all the standards listed in the TM-DSS. The beneficial uses of the treated effluent for other onsite activities such as dust suppression, wheel washing and general cleaning etc., can minimise water consumption and reduce the effluent discharge volume. If monitoring of the treated effluent quality from the works areas is required during the construction phase of the Project, the monitoring should be carried out in accordance with the relevant WPCO license.	Yes	Obs/ Rem
S6.3.1	S6.2.1	 No discharge of sewage to the storm water system and marine water will be allowed. Sufficient chemical toilets should be provided in the works areas to handle the sewage generated from the 	Yes	Yes

PP Ref.	EM&A Ref.	Recommended Mitigation Measures	Mitigation Measures Implemented? ^ (Marine Section)	Mitigation Measures Implemented? ^ (Land Section)
		construction workforce. A licensed waste collector should be deployed to clean the chemical toilets on a regular basis.		
S6.3.1	S6.2.1	 Notices should be posted at conspicuous locations to remind the workers not to discharge any sewage or wastewater into the surrounding environment. Regular environmental audit of the construction site will provide an effective control of any malpractices and can encourage continual improvement of environmental performance on site. It is anticipated that sewage generation during the construction phase of the project would not cause water pollution problem after undertaking all required measures. 	Yes	Yes
S6.3.1	S6.2.1	 Contractor must register as a chemical waste producer if chemical wastes would be produced from the construction activities. The Waste Disposal Ordinance (Cap 354) and its subsidiary regulations in particular the Waste Disposal (Chemical Waste) (General) Regulation, should be observed and complied with for control of chemical wastes. 	Yes	Yes
S6.3.1	S6.2.1	 Any service shop and maintenance facilities should be located on hard standings within a bonded area, and sumps should be provided. Maintenance of vehicles and equipment involving activities with potential for leakage and spillage should only be undertaken within the areas appropriately equipped to control these discharges. 	Yes	Yes
S6.3.1	S6.2.1	 Suitable containers should be used to hold the chemical wastes to avoid leakage or spillage during storage, handling and transport. Chemical waste containers should be suitably labelled, to notify and warn the personnel who are handling the wastes, to avoid accidents. Storage area should be selected at a safe location on site and adequate space should be allocated to the storage area. 	Yes	Yes
Recomm	ended Miti	gation Measures for Waste Management		
PP Ref.	EM&A Ref.	Recommended Mitigation Measures	Mitigation Measures Implemented? ^ (Marine Section)	Mitigation Measures Implemented? ^ (Land Section)
S6.4.1-	07.04	 Good Site Practices: Nomination of approved personnel, such as a site manager, to be responsible for implementation of good site practices, arrangements for waste collection and effective disposal to an appropriate facility. 	Yes	Yes
S6.4.2	S7.2.1	Training of site personnel in site cleanliness, concepts of waste reduction, reuse and recycling, proper waste management and chemical waste handling procedures.		Yes
		Provision of sufficient waste reception/ disposal points, and regular collection of waste.	Yes	Yes

PP Ref.	EM&A Ref.	Recommended Mitigation Measures	Mitigation Measures Implemented? ^ (Marine Section)	Mitigation Measures Implemented? ^ (Land Section)
		 Adoption of appropriate measures to minimise windblown litter and dust during transportation of waste by either covering trucks or by transporting wastes in enclosed containers. 	Yes	Yes
		Provision of regular cleaning and maintenance programme for drainage systems and sumps.	Yes	Yes
		 Adoption of a recording system for the amount of wastes generated, recycled and disposed (including the disposal sites). 	Yes	Yes
		 Preparation of Waste Management Plan (WMP), as part of the Environmental Management Plan (EMP). 	Yes	Yes
	S7.2.1	 Waste Reduction Measures: Segregate and store different types of construction related waste in different containers, skips or stockpiles to enhance reuse or recycling of materials and their proper disposal. 	Yes	Yes
		 Provide separate labelled bins to segregate recyclable waste such as aluminium cans from other general refuse generated by the work force, and to encourage collection by individual collectors. 	N/A	N/A
		Recycle any unused chemicals or those with remaining functional capacity.	N/A	N/A
S6.4.1		Maximise the use of reusable steel formwork to reduce the amount of C&D materials.	Yes	N/A
		 Adopt proper storage and site practices to minimise the potential for damage to, or contamination of construction materials. 	Yes	Yes
		 Plan the delivery and stock of construction materials carefully to minimise the amount of waste generated. 	Yes	Yes
		 Minimise over ordering and wastage through careful planning during purchasing of construction materials. 	Yes	Yes
S6.4.1	S7.2.1	 <u>C&D materials:</u> The C&D materials generated should be sorted on-site into inert C&D materials (that is, public fill) and non-inert (C&D waste). 	Yes	Yes
S6.4.1	S7.2.1	 To minimise the impact resulting from collection and transportation of C&D materials as far as practicable, C&D waste, such as wood, plastic, steel and other metals should be reused or recycled and, as a last resort, disposed to landfill. 	N/A	N/A
S6.4.1	S7.2.1	 Proper handling and storage of waste such as soil by means of covers and/or water spraying system to minimise the potential environmental impact and to prevent materials from wind-blown or being washed away. 	Yes	Yes
20. 1. 1	0	Covering materials during heavy rainfall.	N/A	N/A
		Locating stockpiles to minimise potential visual impacts.	Yes	Yes

PP Ref.	EM&A Ref.	Recommended Mitigation Measures	Mitigation Measures Implemented? ^ (Marine Section)	Mitigation Measures Implemented? ^ (Land Section)
		Minimising land intake of stockpile areas as far as possible.	N/A	Yes
		 Adopting GPS or equivalent system for tracking and monitoring of all dump trucks engaged for the Project in recording their travel routings and parking locations to prohibit illegal dumping and landfilling of C&D materials. 	N/A	N/A
		 Keeping record and analysis of data collected by GPS or equivalent system related to travel routings and parking locations of dump trucks engaged on site. 	Yes	N/A
		General Refuse: • General refuse should be stored in covered bins or compaction units separately from C&D materials. A reputable waste collector should be employed by the Contractor to remove general refuse from the site regularly, separately from C&D materials. An enclosed and covered area is preferred to reduce the occurrence of "wind blown" light materials.	Yes	Yes
S6.4.1	S7.2.1	 The recyclable component of general refuse, such as aluminium cans, paper and cleansed plastic containers shall be separated from other waste. Provision and collection of recycling bins for different types of recyclable waste shall be set up by the Contractor. The Contractor shall also be responsible for arranging recycling companies to collect these materials. 	N/A	N/A
		 The Contractor should carry out an education programme for workers in avoiding, reducing, reusing and recycling of materials generation. Posters and leaflets advising on the use of the bins should also be provided in the site as reminders. 	N/A	Yes
		Chemical Waste: • If chemical wastes were to be produced, the Contractor would be required to register with the EPD as a Chemical Waste Producer, and to follow the guidelines stated in the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes.	Yes	Yes
S6.4.1- S6.4.2	S7.2.1	 Appropriate containers with proper labels should be used for storage of chemical wastes. Chemical wastes should be collected and delivered to designated outlet by a licensed collector. Chemical wastes (e.g. spent lubricant oil) should be recycled at an appropriate facility as far as possible, while the chemical waste that cannot be recycled should be disposed of at either the CWTC, or another licensed facility, in accordance with the Waste Disposal (Chemical Waste) (General) Regulation. 	Yes	Yes
		 Any unused chemicals or those with remaining functional capacity should be collected for reuse as far as practicable. 	Yes	N/A
		• Trip ticket system shall be implemented to prevent illegal dumping in accordance with the "Trip Ticket System for Disposal of Construction and Demolition Materials'.	Yes	Yes
		Sediment:	N/A	Yes

PP Ref.	EM&A Ref.	Recommended Mitigation Measures	Mitigation Measures Implemented? ^ (Marine Section)	Mitigation Measures Implemented? ^ (Land Section)
	S7.2.1	• The sediment should be excavated, handled, treated, transported and/or disposed of in a manner that would minimise adverse environmental impacts.		
		 Relevant ordinances (such as Waste Disposal Ordinance, Air Pollution Ordinance (Construction Dust) Regulation and Water Pollution Control Ordinance) shall be complied with during the excavation and handling of the sediment. 	N/A	Yes
\$6.4.1 & \$6.4.3		• The temporary stockpiling area should be placed within earth bunds or sand bags to prevent leachate from entering the ground, nearby drains and surrounding water bodies. The temporary stockpiling area should be completely paved in order to avoid contamination to underlying soil or groundwater. Separate and clearly defined areas should be provided for stockpiling of contaminated and uncontaminated materials. Leachate, if any, should be collected, treated and discharged according to the Water Pollution Control Ordinance (WPCO). In order to minimise the exposure to contaminated materials, workers shall, if necessary, wear appropriate personal protective equipments (PPE) when handling contaminated sediments. Adequate washing and cleaning facilities shall also be provided on site.	N/A	Yes
S6.4.1	S7.2.1	 For off-site disposal, the basic requirements and procedures specified under PNAP No. 252 (ADV-21) shall be followed. Marine Fill Committee (MFC) of CEDD is managing the disposal facilities in Hong Kong for the excavated sediment, while EPD is the authority of issuing marine dumping permit under the Dumping at Sea Ordinance (DASO). 	N/A	N/A
\$6.4.1, 6.4.3	S7.2.1	 For the purpose of site allocation and application of marine dumping permit and if considered necessary by Dumping at Sea Ordinance (DASO) Team/EPD, separate submissions (e.g. SSTP/SQR) shall be submitted to DASO team/EPD for agreement under DASO. Additional SI works, based on the SSTP, shall then be carried out in order to confirm the disposal arrangements of the excavated sediment. A Sediment Quality Report (SQR), reporting the chemical and biological screening results and the estimated quantities of sediment under different disposal options, shall then be submitted to DASO team/EPD for agreement under DASO. 	N/A	N/A
		 To ensure disposal space is allocated for the Project, the Project Proponent should be responsible for obtaining agreement from MFC on the allocation of the disposal site. The contractor(s), on the other hand, should be responsible for the application of the marine dumping permit under DASO from EPD for the sediment disposal. 	N/A	N/A
S6.4.1	S7.2.1	 The excavated sediments is expected to be loaded onto the barge and transported to the designated disposal sites allocated by MFC. The excavated sediment would be disposed of according to its determined disposal options and PNAP No. 252 (ADV-21). 	N/A	N/A
		 Stockpiling of contaminated sediments should be avoided as far as possible. If temporary stockpiling of contaminated sediments is necessary, the excavated sediment should be covered and the area should be placed within earth bunds or sand bags to prevent leachate from entering the ground, nearby drains and surrounding water bodies. The stockpiles area should be completely paved in order to avoid 	N/A	Yes

PP Ref.	EM&A Ref.	Recommended Mitigation Measures	Mitigation Measures Implemented? ^ (Marine Section)	Mitigation Measures Implemented? ^ (Land Section)
		contamination to underlying soil or groundwater. Separate and clearly defined areas should be provided for stockpiling of contaminated and uncontaminated materials. Leachate, if any, should be collected and discharged according to the Water Pollution Control Ordinance (WPCO).		
		 In order to minimise the potential odour / dust emissions during excavation and transportation of the sediment, the excavated sediments shall be wetted during excavation / material handling and shall be properly covered when placed on trucks or barges. Loading of the excavated sediment to the barge/ dump truck shall be controlled to avoid splashing and overflowing of the sediment slurry to the surrounding water/ storm drains. 	N/A	Yes
		 The barge/ dump truck transporting the sediments to the designated disposal sites shall be equipped with tight fitting seals to prevent leakage and shall not be filled to a level that would cause overflow of materials or laden water during loading or transportation. In addition, monitoring of the barge/ dump truck loading shall be conducted to ensure that loss of material does not take place during transportation. Transport barges or vessels/ dump truck shall be equipped with automatic self- monitoring devices as specified by the DEP. 	N/A	N/A
S6.4.1	S7.2.1	Potential Floating Refuse: Proper management and education should be given to construction site workers such that accidental release or intentional disposal would be avoided. The refuse should be stored in enclosed bin to avoid adverse impacts to the surroundings including marine environment. Regular checking should also be carried out to ensure that the refuse is stored properly.	Obs	N/A
Recomm	ended Miti	gation Measures for Marine Ecological Impact		
PP Ref.	EM&A Ref.	Recommended Mitigation Measures	Mitigation Measures Implemented? ^ (Marine Section)	Mitigation Measures Implemented? ^ (Land Section)
-	-	No underwater percussive piling shall be conducted in this Project	Yes	N/A
S6.5.1	S8.2.1	 Based upon a precautionary approach, a speed limit of 10 knots should be strictly enforced on all construction-related vessels. 	Yes	N/A
S6.5.1	S8.2.1	 Good site practices, guidelines and mitigation measures detailed in Water Quality Sections 6.3.1 of the Project Profile should be adopted to further alleviate water quality impacts. 	Yes	N/A

Recommended Mitigation Measures for Landscape and Visual Impact

PP Ref.	EM&A Ref.	Recommended Mitigation Measures	Mitigation Measures Implemented? ^ (Marine Section)	Mitigation Measures Implemented? ^ (Land Section)
S6.6.1	S9.3.1	All affected trees will be felled and compensated, no transplantation is required.	N/A	Yes
S6.6.1	S9.3.1	 Optimising construction activities, e.g. minimising extent of temporary works area, installing site hoardings and minimising illumination on non-target areas. 	Yes	Yes
S6.6.1	S9.3.1	Minimise construction periods where possible.	Yes	Yes
S6.6.1	S9.3.1	Early establishment of planting areas as far as appropriate.	N/A	Yes
S6.6.1	S9.3.1	Erection of decorative mesh screen or construction hoardings.	N/A	N/A
S6.6.1	S9.3.1	Control of night-time lighting.	N/A	N/A
S6.6.1	S9.3.1	 Temporary vertical greening, screen / buffer at-grade planting to soften the engineering structure of construction works. 	N/A	N/A
S6.6.1	S9.3.1	 Tree preservation in accordance with Development Bureau Technical Circular (Works) No. 4/2020 (ref: DEVB(GLTM) 200/2/1/1). 	N/A	Yes
S6.6.1	S9.3.1	Proposed tree felling / tree compensation.	N/A	Yes
Others				
PP Ref.	EM&A Ref.	Recommended Mitigation Measures	Mitigation Measures Implemented? ^ (Marine Section)	Mitigation Measures Implemented? ^ (Land Section)
-	-	 A copy of the valid Environmental Permit shall be displayed conspicuously on the Project site(s) at all vehicular site entrances/exits or at a convenient location for public's information at all times. The most updated information about the Permit, including any amended Permit, shall be displayed at such locations. If the Permit Holder surrenders a part or whole of the Permit, the notice he send to the Director shall also be displayed at the same locations as the original Permit. The suspended, varied or cancelled Permit shall be removed from display at the Project site(s). 	Yes	Yes
-	-	 The required licences should be obtained by the Contractor (including CNP (if any), WPCO licence, etc. 	Yes	Yes

Notes:

Yes = Implemented where applicable

Obs/Rem = Observations or reminders were issued, and items were rectified

N/A = Not applicable to the construction works implemented during the reporting period

^ Checked by ET through site inspection and record provided by the Contractor