

MTR Corporation Limited

Tung Chung Line Extension

Construction Noise Management Plan
(for Works Contract No. 1201)
(Condition 2.13 of EP-614/2022)

Verified by: Adi Lee 

Position: Independent Environmental Checker

Date: 30 October 2023

MTR Corporation Limited

Tung Chung Line Extension

**Construction Noise Management Plan
(for Works Contract No. 1201)**
(Condition 2.13 of EP-614/2022)

Certified by: _____ Edan Li 

Position: Environmental Team Leader

Date: 30 October 2023



**Tung Chung Line Extension
Works Contract No. 1201
Tung Chung West Station and Tunnels**

Construction Noise Management Plan
(Pursuant to the Condition 2.13 of Environmental Permit – No. EP-614/2022)

CONTENTS

1	INTRODUCTION.....	1
1.1	Project Description	1
1.2	Purpose of this Plan	1
2	ENVIRONMENTAL LEGISLATION, POLICIES, PLANS, STANDARDS AND CRITERIA.....	2
3	CONSTRUCTION AIRBORNE NOISE (ABN) IMPACT ASSESSMENT.....	4
3.1	Noise Sensitive Receivers (NSRs)	4
3.2	Identification of Construction Noise Impacts	5
3.3	Prediction and Evaluation of Noise Impacts	6
3.4	Mitigation and Control Measures of Noise Impacts	7
3.5	Evaluation of Mitigated Noise Impacts	12
4	ENVIRONMENTAL MONITORING AND AUDIT DURING CONSTRUCTION STAGE..	14
4.1	Environmental Monitoring and Audit	14
4.2	Site Inspection.....	14

APPENDICES

Appendix A Site Layout of Construction Site	15
Appendix B Construction Work Programme	20
Appendix C List of PMEs	24
Appendix D Detail Noise Calculation (Unmitigated)	40
Appendix E Proposed Noise Mitigation Measures	63
Appendix F Implementation Schedule	85
Appendix G Detail Noise Calculation (Mitigated)	89

1 INTRODUCTION

1.1 Project Description

- 1.1.1 Tung Chung Line Extension (hereafter referred to as “the Project”) is an approximately 1.3km extension of the existing Tung Chung Line (TCL) with two new stations namely Tung Chung East Station (TCE) and Tung Chung West Station (TCW). This Project forms a complementary package of sustainable transport solution in support of the future land supply, housing developments and airport expansion plans at Lantau North.
- 1.1.2 Tung Chung West Station and Tunnels (Contract No. 1201), under the Project, consist of the construction work between Tung Chung Crescent (TCC), which is beside Tung Chung Station (TUC), and new proposed underground TCW station.
- 1.1.3 Scope of works of the Contract No. 1201 includes:
- Extending the existing Tung Chung Line from existing overrun tunnel of Tung Chung Station (TUC) to the new Tung Chung West (TCW) Station (in the form of a tunnel);
 - Construction of a new TCW Station (underground) and overrun tunnel;
 - Construction of the Emergency Access Point (EAP)/Emergency Egress Point (EEP) building;
 - Station associated facilities (entrances, vent shaft structures, etc.); and
 - Work sites / work areas, barging facility, etc.
- 1.1.4 The site layout plan for the project is shown in [Appendix A](#). The detail construction work programme can refer to [Appendix B](#).

1.2 Purpose of this Plan

- 1.2.1 Pursuant to the Environmental Permit (No. EP-614/2022), Part C, Special Condition, Clause 2.13, a Construction Noise Management Plan (CNMP) (hereafter referred to as “the Plan”) developed by the Permit Holder (MTR Corporation Limited, MTRCL) shall be submitted no later than 2 months before commencement of the construction works of relevant Works Contract of the Project.
- 1.2.2 The purpose of this Plan is to identify the latest inventory of noise sources and assess the effectiveness of construction noise mitigation measures, including the use of quieter powered mechanical equipment, noise barriers and noise enclosures as recommended in the EIA report (No. AEIAR-235/2022). This Plan also review the practicality of the use of quieter construction equipment/methods, such as hydraulic crusher/ hand-held concrete crusher for demolition, diamond wire saw/ non-explosive chemical expansion agent for rock/concrete breaking, silent piling by Press-in method for sheet piles etc., when necessary.
- 1.2.3 There are 2 CNMPs (1 for Contract No.1201 and 1 for Contract No. 1202) under EP. This Plan will focus on works of Contract No. 1201 at TCW, EAP/EEP, TCC and barging facility. This Plan will cover the construction works from November 2023 until the completion of construction works (i.e. June 2029).

2 ENVIRONMENTAL LEGISLATION, POLICIES, PLANS, STANDARDS AND CRITERIA

2.1.1 The main legislative instrument to control construction noise and the subsidiary regulations include:

- Noise Control Ordinance (NCO) (Cap 400);
- Technical Memorandum (TM) on Noise from Construction Work other than Percussive Piling (GW-TM);
- TM on Noise from Percussive Piling (PP-TM);
- TM on Noise on Construction Work in Designated Area (DA-TM); and
- Environmental Impact Assessment Ordinance (EIAO) (Cap. 499) and EIAO-TM.

2.1.2 The NCO provides the statutory framework for noise control of construction work other than percussive piling using Powered Mechanical Equipment (PME) between the hours of 1900 to 0700 and at any time on Sundays and general holidays (i.e. restricted hours). Noise from construction activities in non-restricted hours is subject to the Criteria for evaluating noise impact stated in Table 1B of Annex 5 in the EIAO-TM. The noise criteria are 75dB(A) $L_{eq,30mins}$ at the 1m from facades of dwellings and 70dB(A) $L_{eq,30mins}$ at the 1m from facades of schools (65dB(A) during examination). The construction noise criteria are summarized in **Table 2.1**.

Table 2.1: Daytime Construction Noise Criteria

Uses	Noise Criteria in $L_{eq,30mins}$, dB(A)
Domestic Premises, Hotels and Hostels	75
Educational Institution	70
Educational Institution (during examination)	65

2.1.3 During restricted hours, the use of PME requires a Construction Noise Permit (CNP). The GW-TM details the procedures adopted by Environmental Protection Department (EPD) for assessing such application. The granting of a CNP is subject to conditions stated in the CNP and it may be revoked at any time for failure to comply with the permit conditions.

2.1.4 The use of Specified Powered Mechanical Equipment (SPME) and the undertaking of Prescribed Construction Work (PCW) during the restricted hours in a designated area are controlled by the DA-TM. The DA-TM details the procedures that should generally be adopted by the Noise Control Authority for assessing the use of SPME during restricted hours and for determining whether a CNP would be issued.

- 2.1.5 Maximum noise levels from construction activities during restricted hours at affected Noise Sensitive Receivers (NSRs) are controlled under the GW-TM and DA-TM and shall not exceed the specified Acceptable Noise Levels (ANLs). These ANLs are stipulated in accordance with the Area Sensitivity Ratings established for the NSRs, as summarized in **Table 2.2**.

Table 2.2: ANLs for Construction during Restricted Hours

Time Period	ANLs for Area Sensitivity Ratings^{#1}, dB(A)		
	A	B	C
All days during the evening (1900 to 2300 hours), and general holidays (including Sundays) during the day and evening (0700 to 2300 hours)	60 (45)	65 (50)	70 (55)
All days during the night-time (2300 to 0700 hours)	45 (30)	50 (35)	55 (40)

Remark:

- Figures in brackets are ANLs for SPME construction work in designated areas.

- 2.1.6 Under the PP-TM, CNPs are also required for percussive piling involving the use of diesel, pneumatic and / or steam hammer. PP-TM specifies the permitted hours and other conditions for percussive piling. The acceptable noise levels of percussive piling for various types of NSR are summarized in **Table 2.3**.

Table 2.3: ANLs for Percussive Piling

NSR Window Type or Means of Ventilation	ANL, dB(A)
NSR (or part of NSR) with no window or other opening	100
NSR with central air conditioning system	90
NSR with windows or other openings but without central air conditioning system	85

- 2.1.7 Depending on the numbers and types of piling machines and the separation from NSRs, percussive piling may be restricted to 12, 5 or 3 hours per day. For NSRs that are particularly sensitive to noise, such as hospitals, medical clinics, educational institutions and courts of law, a further reduction of 10dB(A) shall be applied to the above ANLs.

3 CONSTRUCTION AIRBORNE NOISE (ABN) IMPACT ASSESSMENT

3.1 Construction ABN Impact Assessment Methodology

3.1.1 Construction noise assessment will be conducted based on the following procedures:

- Determine 300m from the boundary of the Project and from any works of the Project;
- Identify and locate representative NSRs that may be affected by the works;
- Obtain the construction method and work sequence for the construction period;
- Obtain the construction plant inventory for each corresponding construction work sequence;
- Determine the Sound Power Levels (SWLs) of the plant items according to the information stated in the GW-TM or other recognised sources of reference, where appropriate;
- Calculate the correction factors based on the distance between the NSRs and the notional noise source positions of the work sites;
- Apply corrections for façade, distance, barrier attenuation, acoustic reflection, where appropriate;
- Predict construction noise levels at the NSRs;
- Quantify the level of impact at the NSRs, in accordance with GW-TM;
- Predict the cumulative noise impacts for any concurrent construction works in the vicinity of the proposed work;
- For any exceedance of noise criteria, all practical mitigation measures such as alternative quieter construction methodology, quiet plant, silencer, enclosure, etc., shall be examined to alleviate the predicted noise impacts as much as practicable.

3.2 Noise Sensitive Receivers (NSRs)

3.2.1 To evaluate the construction noise impacts from the project, representative existing NSRs of the project have been identified and are summarized in **Table 3.1**. Residential premises and educational institutions closest to the construction site areas are identified as the representative NSRs. The locations of the NSRs are shown in [Appendix A](#).

Table 3.1: Representative Noise Sensitive Receivers (NSRs)

Site Area	NSR ID	NSR Description	Uses
TCC & EAP/ECP	TCC-01a	Tung Chung Crescent Block 1	Residential
	TCC-03a	Tung Chung Crescent Block 3	
	TCC-05a	Tung Chung Crescent Block 5	
	TCC-07a	Tung Chung Crescent Block 7	
	TCC-09a	Tung Chung Crescent Block 9	
	ESHI-01a	Sunshine House International Pre-school (Tung Chung) # ¹	Educational Institution
TCW	MWC-01a	Ma Wan Chung	Residential
	YTE-01a	Yat Tung Estate Fuk Yat House	

TCW	YTE-02a	Yat Tung Estate Luk Yat House	Residential
	YTE-03a	Yat Tung Estate Ying Yat House	
	YTE-04a	Yat Tung Estate Yu Yat House	
	YTE-14a	Yat Tung Estate Chui Yat House	
	YTE-15a	Yat Tung Estate Yuet Yat House	
	YTE-16a	Yat Tung Estate Sui Yat House	
	MTE-01a	Mun Tung Estate Mun Wo House	
	HLP-01a	Ha Ling Pei Village	
	ETCCS-01a	Tung Chung Catholic School Primary Section	Educational Institution
Barging Facility	LED-06a	Le Bleu Deux Block 6	Residential
	LED-07a	Le Bleu Deux Block 7	
	A54-01a	Yu Nga Court	

Remark:

1. No examination will be conducted in ESHI-01a.

3.3 Identification of Construction Noise Impacts

- 3.3.1 Potential noise impacts are likely raised by the following key construction activities:
- Demolition of footbridge at Yu Tung Road
 - Construction of the Tunnel Boring Machine (TBM) launching shaft/retrieval shaft near TCC;
 - Underground TBM operation;
 - Construction of the EAP/EEP at the artificial slope located West of Shun Tung Road;
 - Construction of the underground TCW Station;
 - Construction of the above-ground vent shaft structures and the station entrances at TCW Station;
 - Establishment and operation of the barging facility at seawall of Tung Chung East
- 3.3.2 Respective list of Powered Mechanical Equipment (PME) and their detail Sound Power Level (SWL) calculation of key construction activities are listed in **Appendix C**. For PME not included in the GW-TM and the list of 'SWLs of other commonly used PME' by the EPD, their SWL values are made reference to other equipment in the list with similar operation noise and considered reasonable by Project Engineers.
- 3.3.3 The construction of the Project will be carried out concurrently with the project under Tung Chung New Town Extension (TCNTE). The cumulative noise impacts caused by concurrent projects under TCNTE were assessed in this CNMP. Details of the concurrent construction activities could refer to the approved EIA of TCNTE (No. AEIAR-196/2016).

3.4 Prediction and Evaluation of Noise Impacts

- 3.4.1 The Corrected Noise Level (CNL) and corresponding noise exceedance to the NSRs are listed in **Table 3.2**. Detail calculations for daytime activities are shown in [Appendix D](#).

Table 3.2: Summary of Unmitigated CNL and Noise Exceedance of Each NSR

Site Area	NSR ID	NSR Description	Predicted Unmitigated Construction Noise Levels (Leq_{30min}), dB(A)	Noise Criteria, dB(A)	Max Noise Exceedance, dB(A)
TCC & EAP/EEP	TCC-01a	Tung Chung Crescent Block 1	73 – 83	75	8
	TCC-03a	Tung Chung Crescent Block 3	74 – 83	75	8
	TCC-05a	Tung Chung Crescent Block 5	74 – 83	75	8
	TCC-07a	Tung Chung Crescent Block 7	73 – 82	75	7
	TCC-09a	Tung Chung Crescent Block 9	75 – 83	75	8
	ESHI-01a	Sunshine House International Pre-school (Tung Chung)	68 – 77	70	7
TCW	MWC-01a	Ma Wan Chung	74 – 85	75	10
	YTE-01a	Yat Tung Estate Fuk Yat House	75 – 89	75	14
	YTE-02a	Yat Tung Estate Luk Yat House	79 – 88	75	13
	YTE-03a	Yat Tung Estate Ying Yat House	74 – 87	75	12
	YTE-04a	Yat Tung Estate Yu Yat House	74 – 87	75	12
	YTE-14a	Yat Tung Estate Chui Yat House	78 – 86	75	11
	YTE-15a	Yat Tung Estate Yuet Yat House	75 – 87	75	12
	YTE-16a	Yat Tung Estate Sui Yat House	72 – 87	75	12
	MTE-01a	Mun Tung Estate Mun Wo House	64 – 71	75	0
	HLP-01a	Ha Ling Pei Village	65 – 72	75	0
	ETCCS-01a	Tung Chung Catholic School Primary Section	73 – 80	70	10
		Tung Chung Catholic School Primary Section (examination period)	73 – 79	65	14

Barging Facility	LED-06a	Le Bleu Deux Block 6	65 - 71	75	0
	LED-07a	Le Bleu Deux Block 7	65 - 71	75	0
	A54-01a	Yu Nga Court	65 - 72	75	0

3.5 Mitigation and Control Measures of Noise Impacts

3.5.1 To mitigate noise impacts during construction phases, the following mitigation and control measures have been considered:

- Multi-phase construction for D-wall Construction;
- Separation of major PMEs for D-wall Construction;
- Use of retractable noise barrier
- Use of noise enclosure and noise cover for TBM Launching Shaft/Retrieval Shaft and Slurry Treatment Plant (STP) near TCC
- Use of semi noise enclosure, noise barrier and noise cover for the mucking out location at the EAP/EEP near Shun Tung Road
- Use of quiet construction method

3.5.2 Detailed proposed noise mitigation/control measures are listed in [Appendix E](#). The implementation schedule of the noise mitigation measures is summarised in [Appendix E](#).

Multi-phase Construction for D-wall Construction

3.5.3 Construction noise impact during normal daytime working hours will be minimized by proactive planning of working sequences for multi-phase construction.

3.5.4 At TCW, D-wall construction will be executed in two phases. During phase 1, major PMEs will be operated at East of zone 1b, 1a and 2b and West of zone 2a, 3b and 3a. D-wall construction will also be conducted at North and South of Entrance A (Ent A) as well as West of North Ventilation Shaft (NVS). In phase 2, major PMEs at zone 1b, 1a and 2b will start to be operated at West of their respective zones which is further away from Yat Tung Estate. In this case, major PMEs at zone 2a, 3b and 3a will be operated at East of their respective zones. D-wall construction will also be conducted at West of Ent A as well as North and South of NVS. This will avoid the major PMEs working at the same side at the same time to minimize the construction noise impact.

3.5.5 The zoning of the multi-phase construction is shown in [Appendix E1](#). The multi-phase construction schedule will be adopted as far as practicable during the planning of the construction programme.

Separation of Major PMEs for D-wall Construction

3.5.6 There will be minimum 50m separation between major PMEs of different zones, such as trench cutter, hydraulic grab, concrete truck with crawler crane and drilling rig with crawler crane. Besides, trench cutter and hydraulic grab in the same zone of zone 3a or zone 3b will be separated by minimum 30m. This is to make sure the major noise sources will not be too close together to affect the same NSR.

Retractable Noise Barrier

- 3.5.7 Movable noise barrier that can be easily moved along with the PMEs is required for construction activities at TCW. Retractable noise barriers can be suitably designed for the required PMEs. The retractable noise barrier has the following features:
- At least 4kg/m² and lined with 50mm thick sound absorptive material, or equivalent performance;
 - Quick and easy installation (can be done manually if site condition allows); and
 - Wind-load relieving mechanism.
- 3.5.8 **Appendix E2** shows the details of the retractable noise barrier. Catalog of the retractable noise barrier is shown in **Figure E2.1**. Sample photos are shown in **Photo E2.1** to **E2.4**
- a) Retractable Noise Barrier for D-wall Construction and H-pile Activity near Yat Tung Estate
- 3.5.9 As the work fronts of D-wall construction and H-pile activity are relatively close to the NSRs than other construction activities, retractable noise barriers of 9m high at zone 1a, 1b, 2a, 2b, 3a and 3b for D-wall construction and H-pile activity will be installed to mitigate the noise from critical PMEs such as trench cutter, hydraulic grab, drilling rig and concrete truck for the construction works near Yat Tung Estate. Localized noise barriers of 7m height at Entrance A and NVS for D-wall construction and H-pile activity will also be installed. At least 10dB(A) barrier effect will be provided by the noise barrier to NSRs at low levels which are blocked. Noise level lower than 75dB(A) will be received by the NSRs at high levels due to sufficient distance attenuation. The retractable noise barriers will first be installed in front of the first D-wall construction location, and extended along as the D-wall construction proceeds to other locations. Design of 9m high noise barrier is presented in **Figure E2.2** in **Appendix E2**.
- 3.5.10 **Figure E2.3** and **Figure E2.4** in **Appendix E2** show the schematic of noise barrier for D-wall construction.
- b) Retractable Noise Barrier for NSR at Ma Wan Chung
- 3.5.11 As vent shaft structures and bar bending activities are very close to the residential area at Ma Wan Chung (MWC-01a), 4m high retractable noise barriers along the site boundary are proposed. The location and the section drawing of the noise barrier are shown in **Figure E2.5** in **Appendix E2**.

Noise Enclosure and Noise Cover at Ground Level for TBM Launching Shaft/Retrieval Shaft and Slurry Treatment Plant (STP) near TCC

- 3.5.12 For 24-hour TBM operation, noise enclosure and noise cover will be installed for the launching shaft/retrieval shaft to mitigate the noise impacts to NSRs. Correspondingly, PMEs in STP site at the opposite side of Shun Tung Road will be installed with individual noise enclosures (i.e. one noise enclosure for one PME). Due to possible door opening for noise enclosures during daytime, **10dB(A) barrier effect** is applied on the PMEs inside noise enclosures for daytime noise calculation, without line of sight from NSRs, as conservative approach. Sample drawings of the individual noise enclosures are shown in

Figure E2.6 in Appendix E2.

- 3.5.13 Detail information about noise enclosure and noise cover in TCC can be referred to “Plan on Noise Enclosure at Tung Chung Crescent”. Detail noise enclosure and noise cover setup are shown in Appendix E3.

Semi Noise Enclosure, Noise Barrier and Noise Cover for the Mucking Out Location at the EAP/EEP near Shun Tung Road

- 3.5.14 For site clearance work at the EAP/EEP near Shun Tung Road, semi noise enclosure will be installed to screen the breaker head of the mini-robot mounted breaker from the NSRs. In addition, localized noise barriers will also be installed next to the mini-robot mounted breaker. Sample photo of the semi noise enclosure is shown in **Photo E2.5**.
- 3.5.15 Hydraulic rock drill and hydraulic breaker will be used under the Tung Chung Auxiliary Building (TCA) shaft at the EAP/EEP for rock excavation. A removable noise cover made of noise barrier mat with at least 4kg/m² surface density, or material with equivalent performance, will be installed at the shaft opening to screen the PME from the NSRs.

Quieter Construction Method

a) Quality Powered Mechanical Equipment (QPME)

- 3.5.16 **Table 3.3** shows the Powered Mechanical Equipment (PME) with QPME label to be adopted with their respective maximum permissible SWL.

Table 3.3: Summary of Proposed QPME SWL

QPME Type to be Adopted	Maximum permissible SWL, dB(A)	Sample QPME Label
Crane, mobile (diesel) (for Hydraulic Grab)	109 [1]	EPD-13883
Crane, mobile (diesel)	101 [2]	EPD-13682
Excavator, wheeled/tracked	103 [3]	EPD-13929
Excavator, wheeled/tracked (telescopic)	105 [4]	EPD-06819
Breaker, hand-held	108 [5]	EPD-12120
Generator	95 [6]	EPD-13892
Air Compressor	101 [7]	EPD-13673

Remark:

The exact brand, model of QPMEs being adopted shall be based on the maximum permissible SWL. The following are the QPME being referenced:

1. Liebherr HS 8130.1 (EPD-13883)
2. Kobelco CKS900 (EPD-13682)
3. Hitachi ZX200-5A (EPD-13929)
4. Hitachi ZX330LC-5A (EPD-06819)
5. Milwaukee Tool K1528H (EPD-12120)
6. Airman SDG150S-3B1 (EPD-13892)
7. Atlas Copco XRHS1150CD (EPD-13673)

b) Electric Plants

- 3.5.17 Electric plants such as electrical mobile crane for trench cutter and hydraulic grab with SWL of 106dB(A) will also be considered to be used for D-wall construction at TCW, as

an alternate of the noisier diesel mobile crane with SWL of 109dB(A). Technical specification of electrical mobile crane is shown in **Figure E4.1 to E4.3 of Appendix E4**.

c) Tunnel Boring Machine (TBM)

3.5.18 **24-hour TBM operation**, which is relatively low noise impacts to NSRs compared to other excavation method such as Drill and Break (D&B), is planned to excavate tunnels between TCC and TCW. **The programme time needed is shortened** significantly. In order to comply with 24-hour TBM operation, a noise enclosure, which is discussed in Section 3.5.12, is also installed at the launching/retrieval shaft to further reduce the noise impacts from TBM Operation. CNP will be applied for 24-hour TBM operation.

d) Top-down Method for TCW Station Construction

3.5.19 Top-down construction method (**Figure E4.4 of Appendix E4**) will be adopted for the station construction. Environmental impact such as noise and dust nuisance can be minimized significantly with the top slab constructed for bulk excavation in top-down method. Most of the noisy works, for example, excavation and rock breaking will be covered by the top slab. Appropriate noise mitigation measure will be additionally executed for the machinery on the surface. Tight working space in and around the TCW site is a site constraint and adopting the top-down method will **provide much needed working space** utilising the **top slab** as the **temporary working platform** for construction access whilst excavation down to formation level can **proceed underneath**.

e) Use of Mini-robot Mounted Breaker

3.5.20 Footbridge demolition at Yu Tung Road and site clearance at TCC and EAP/EEP are achieved by mini-robot mounted breaker (**Photo E4.1 of Appendix E4**) for the initial breaking of hard surface, as an alternate of hydraulic excavator mounted breaker. In general, mini-robot mounted breaker has SWL of 115dB(A) which is 7dB(A) (refer to GW-TM) lower than hydraulic excavator mounted breaker and **can finish similar tasks**.

f) Use of Mini-robot mounted Hydraulic Crusher

3.5.21 Footbridge demolition at Yu Tung Road and site clearance at TCW, TCC and EAP/EEP are mainly achieved by mini-robot mounted hydraulic crusher, as an alternate of the mini-robot mounted breaker. The mini-robot mounted breaker is only required for initial breaking of hard surface at TCC and EAP/EEP. The principal of hydraulic crusher is to break the concrete with compression which **eliminates impact and percussive noise** like hydraulic breaker and **generates less dust**. In general, mini-robot mounted hydraulic crusher has SWL of 94dB(A) which is about 20dB(A) (refer to GW-TM) lower than mini-robot mounted breaker and **can finish similar tasks**.

g) Use of Hydraulic Splitter

3.5.22 Rock breaking works at TCW, TCC and EAP/EEP are achieved by hydraulic splitter, as an alternate of hydraulic breaker. In general, hydraulic splitter has SWL of 96dB(A) which is 26dB(A) (refer to GW-TM) lower than hydraulic breaker and **can finish similar tasks**.

h) Use of Wire Saw

3.5.23 Site clearance works at TCC are achieved by wire saw, as an alternate of hydraulic breaker. In general, wire saw has SWL of 101dB(A) which is 21dB(A) (refer to GW-TM) lower than hydraulic breaker and **can finish similar tasks**.

i) Use of Non-explosive Chemical Expansion Agent

3.5.24 Rock breaking works at TCW are achieved by non-explosive chemical expansion agent, which is a soundless chemical demolition agent to significantly reduce noise emission.

j) Use of Non-percussive Piling

3.5.25 Hydraulic press-in method, a silent piling construction method, is used at TCC instead of percussive piling. Non-percussive pile type (i.e. socketed steel H-pile) is used.

Good Site Practices

3.5.26 The following good site practices should be adopted to further alleviate noise impacts:

- Only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction programme;
- Machines and plant (such as trucks, cranes) that may be in intermittent use should be shut down between work periods or should be throttled down to a minimum;
- Plant known to emit noise strongly in one direction, where possible, should be orientated so that the noise is directed away from nearby NSRs;
- Silencers or mufflers which available on construction equipment should be properly fit and maintained during the construction works;
- Spoil transportation routes should be directed away from NSRs as far as practicable;
- Mobile plant should be sited as far away from NSRs as possible and practicable;
- Material stockpiles, site office and other structures should be effectively utilised, where practicable, to screen noise from on-site construction activities;
- Noise monitoring at selected NSRs should be conducted as far as practicable;
- Designated unloading areas should be provided at barging point away from the NSR as far as possible;
- All practicable mitigation measures should be executed to minimize noise impact to the NSRs.

Other Noise Mitigation Measures

3.5.27 The following mitigation measures will also be adopted to reduce the noise impact:

- Noise mitigation measures will be implemented to reduce the noise from PMEs such as trench cutter and hydraulic grab to achieve 5dB(A) noise reduction (**Appendix E5**). The mitigation will include noise barriers (minimum 4kg/m² surface density) installed on three sides and the top surface of the engine box, acoustic

silencer installed at the exhaust, and the eco-silent mode system installed to reduce noise emission by reducing the engine speed;

- Drilling rig will be installed with acoustic plenum so that the SWL will achieve 100dB(A) ([Appendix E5](#));
- PMEs such as air compressor, grout station and grout pump will be installed with a local enclosure to achieve 10dB(A) noise reduction. The enclosure shall comprise of 4 sides and the top surface, and shall be made of at least STC15 noise panels or alternative materials with equivalent acoustic performance;
- Euro V/VI concrete truck equipped with exhaust gas recirculation (EGR), that can reduce distinctive noise of diesel engine, will be used. SWL measurement will be conducted for concrete truck to verify a lower SWL;
- Retractable noise barrier for rock drill and hydraulic breaker;
- Retractable noise barrier for other activities where required.

3.6 Evaluation of Mitigated Noise Impacts

- 3.6.1 With the implementation of the above noise mitigation measures, the overall construction noise levels at NSRs could comply with the relevant noise criteria. The predicted mitigated construction noise levels at the NSRs are summarized in **Table 3.4**. Detail calculations of mitigated construction noise levels are shown in [Appendix G](#).

Table 3.4: Summary of Mitigated CNL and Noise Exceedance of Each NSR

Site Area	NSR ID	NSR Description	Predicted Mitigated Construction Noise Levels (Leq _{30min}), dB(A)	Noise Criteria, dB(A)	Max Noise Exceedance, dB(A)
TCC & EAP/EEP	TCC-01a	Tung Chung Crescent Block 1	66 – 74	75	0
	TCC-03a	Tung Chung Crescent Block 3	66 – 74	75	0
	TCC-05a	Tung Chung Crescent Block 5	66 – 74	75	0
	TCC-07a	Tung Chung Crescent Block 7	66 – 73	75	0
	TCC-09a	Tung Chung Crescent Block 9	67 – 75	75	0
	ESHI-01a	Sunshine House International Pre-school (Tung Chung)	61 – 68	70	0
TCW	MWC-01a	Ma Wan Chung	63 – 71	75	0
	YTE-01a	Yat Tung Estate Fuk Yat House	64 – 74	75	0
	YTE-02a	Yat Tung Estate Luk Yat House	66 – 73	75	0
	YTE-03a	Yat Tung Estate Ying Yat House	64 – 73	75	0
	YTE-04a	Yat Tung Estate Yu Yat House	65 – 73	75	0

Site Area	NSR ID	NSR Description	Predicted Mitigated Construction Noise Levels (Leq _{30min}), dB(A)	Noise Criteria, dB(A)	Max Noise Exceedance, dB(A)
TCW	YTE-14a	Yat Tung Estate Chui Yat House	64 – 72	75	0
	YTE-15a	Yat Tung Estate Yuet Yat House	63 – 72	75	0
	YTE-16a	Yat Tung Estate Sui Yat House	60 – 73	75	0
	MTE-01a	Mun Tung Estate Mun Wo House	54 – 62	75	0
	HLP-01a	Ha Ling Pei Village	53 – 64	75	0
	ETCCS-01a	Tung Chung Catholic School Primary Section	59 – 66	70	0
	ETCCS-01a	Tung Chung Catholic School Primary Section (examination period) ^{#1}	59 – 65	65	0
Barging Facility #2	LED-06a	Le Bleu Deux Block 6	65 - 71	75	0
	LED-07a	Le Bleu Deux Block 7	65 - 71	75	0
	A54-01a	Yu Nga Court	65 - 72	75	0

Remark:

1. During examination period (noise criteria: 65dB(A)), works at zone 3a and zone 3b in months with noise exceedance will not be operated. The predicted mitigated CNL is 59-65dB(A) and no noise exceedance is resulted, as shown in **Figure G1.12** in **Appendix G**.
2. No noise exceedance is happened under unmitigated scenario. Therefore, the result remains unchanged as shown in **Table 3.2**. Detail construction noise calculation at barging facility is shown in **Appendix D3**.

4 ENVIRONMENTAL MONITORING AND AUDIT DURING CONSTRUCTION STAGE

4.1 Environmental Monitoring and Audit

- 4.1.1 Environmental Monitoring and Audit (EM&A) Manual will serve as a guideline to set up for an EM&A programme to ensure compliance with the EIA study recommendations, to assess the effectiveness of the recommended mitigation measures and to identify any further need for additional mitigation measures or remedial actions.
- 4.1.2 The Environmental Team will be responsible for the setup, implementation and maintenance of the EM&A system. Mitigation measures will be immediately implemented once the construction noise level exceeds the limit and action levels under the EM&A Manual's requirement.

4.2 Site Inspection

- 4.2.1 Regular site inspections will be conducted in order to ensure that the effectiveness of implemented noise mitigation measures and construction noise levels generated are fully complied with requirements.

Appendix A

Site Layout of Construction Site

Figure A: Overall Site Layout of TCW, TC, EAP/EEP and Barging Facility




Figure A1: Site Layout of TCW






Figure A2: Site Layout of TCC and EAP/EEP


Figure A3: Site Layout of Barging Facility



Appendix B

Construction Work Programme

Figure B1: Construction Work Programme of TCW




Figure B2: Construction Work Programme of TCC and EAP/EEP

Construction Activities	months	Works Zone	2023		2024										2025		2026					2027					2028					2029															
			N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D							
Tung Chung Crescent																																															
Site Clearance	1	TCC Work Area																																													
Pipe Pile Activity / Curtain Wall Grouting	2	Launching Shaft																																													
	3	Retrieval Shaft																																													
Construction/Demolition of Noise Enclosure	10	TCC Work Area																																													
Excavation + Lifting+ Dewatering (Drill/Split/Break)	12	TCC Enclosure																																													
Slurry Treatment Plant (STP) Site Set Up Assembly / Disassembly	6	STP Site																																													
Tunnel Boring Machine (TBM) Assembly / Maintenance (inside enclosure)	8	TCC Enclosure																																													
Tunnel Boring Machine (TBM) Assembly / Maintenance (outside enclosure) Group 1	8	TCC Outside Enclosure																																													
Tunnel Boring Machine (TBM) Assembly / Maintenance (outside enclosure) Group 2	8	Forklift Area																																													
Tunnel Boring Machine (TBM) Operation (exclude STP)	14	TCC Enclosure																																													
Tunnel Boring Machine (TBM) Operation (only STP)	14	STP Site																																													
Site Reinstatement	18	TCC Work Area																																													
Slab Work	13	TCC Work Area																																													
EAP/EEP																																															
Site Clearance	3	EAP/EEP																																													
Excavation + Lifting+ Dewatering (Drill/Split/Break)	12	TCA Shaft																																													
Slope (Rock) + Lifting+ Dewatering / Tie Back Anchor	6	EAP/EEP																																													
Building Works	13	EAP/EEP																																													
Building Services (BS) Work / Test & Commissioning	26	EAP/EEP																																													

Figure B3: Construction Work Programme of Barging Facility

Construction Activities	months	2023			2024												2025			2026												2027			2028											
		N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D							
Construction of Barging Point Facilities	1																																													
Barging Point Operation	47																																													
Demolition of Barging Point Facilities	4																																													
Site Reinstatement	4																																													

Appendix C List of PMEs

Table C1: List of PMEs of TCW

Construction Activities	Equipment (for calculation)	ID Code	SWL, dB(A)	On Time, %	Before Mitigation				Proposed Noise Mitigation	Mitigated SWL	Barrier effect	After Mitigation				
					Qty	Sub-SWL	Group SWL	Max SWL				Qty	Sub-SWL	Group SWL	Max SWL	
Tung Chung West																
Site Clearance	Excavator, w heeled/tracked	CNP 081	112	90	2	115	115	116	QPME, Noise Barrier	103	-10	2	96	100	101	
	Concrete Crusher, mini-robot mounted # ¹	-	94	50	1	91			Noise Barrier			1	91			
	Dump truck, gross vehicle w eight ≤ 38 tonne # ¹	-	105	70	2	106			Acoustic Plenum, Noise Barrier		-10	2	96			
Pre-treatment Works	Drill Rig, rotary type (diesel) # ¹	-	110	90	3	114	116	116	QPME	95		1	95	101	101	
	Grout mixer # ¹	-	90	50	3	92			Noise Enclosure		-10	3	97			
	Generator, standard	CNP 101	108	90	1	108			Acoustic Plenum, Noise Barrier	100	-10	3	94			
	Grout Pump # ¹	-	105	50	3	107			QPME	95		3	92			
Pre-treatment for Retaining Wall	Drill Rig, rotary type (diesel) # ¹	-	110	90	3	114	-	116	Noise Enclosure		-10	3	97	-	101	
	Grout mixer # ¹	-	90	50	3	92			Acoustic Plenum, Noise Barrier	100	-10	3	94			
	Generator, standard	CNP 101	108	90	1	108			QPME	95		1	95			
	Grout Pump # ¹	-	105	50	3	107			Noise Enclosure		-10	3	97			
Footbridge Demolition (breaking)	Breaker, mini-robot mounted # ¹	-	115	70	1	113	113	113	Noise Barrier		-10	1	103	103	103	
Footbridge Demolition (excavation)	Lorry, w ith grab, gross vehicle w eight ≤ 38 tonne # ¹	-	105	50	1	102	111					1	102	102	103	
	Excavator, w heeled/tracked	CNP 081	112	70	1	110			QPME, Noise Barrier	103	-10	1	91			
Footbridge Demolition (grabbing)	Concrete Crusher, mini robot mounted # ¹	-	94	70	1	92	92					1	92	92		

Remark:

1. SWL of Concrete Crusher, mini-robot mounted, Dump Truck, gross vehicle weight ≤ 38 tonne, Drill Rig, rotary type (diesel), Grout Mixer, Grout Pump, Breaker, mini-robot mounted and Lorry, with Grab, gross vehicle weight ≤ 38 tonne are referenced from the list of 'SWLs of other commonly used PME' by the EPD:

https://www.epd.gov.hk/epd/sites/default/files/epd/english/application_for_licences/guidance/files/OtherSWLe.pdf

Construction Activities	Equipment (for calculation)	ID Code	SWL, dB(A)	On Time, %	Before Mitigation				Proposed Noise Mitigation	Mitigated SWL	Barrier effect	After Mitigation			
					Qty	Sub-SWL	Group SWL	Max SWL				Qty	Sub-SWL	Group SWL	Max SWL
D-wall Construction with Trench Cutter (Diesel)	Crane, mobile (diesel) (Trench Cutter)	CNP 048	112	90	1	112	112	112	Quieter Mode # ¹ , Noise Barrier	107	-10	1	97	97	97
	Water Pump (electric)	CNP 281	88	90	1	88						1	88		
	Water pump, Submersible (electric)	CNP 283	85	90	1	85						1	85		
D-wall Construction with Trench Cutter (Electric)	Trench Cutter (Electric) # ²	-	106	90	1	106	110	112	Quieter Mode # ¹ , Noise Barrier	101	-10	1	91	94	97
	Water Pump (electric)	CNP 281	88	90	1	88						1	88		
	Water pump, Submersible (electric)	CNP 283	85	90	1	85						1	85		
	Generator, standard	CNP 101	108	90	1	108			QPME, Noise Barrier	95	-10	1	85		
D-wall Construction with Hydraulic Grab	Crane, mobile (diesel) (Hydraulic Grab) # ³	CNP 048	112	90	1	112	112	112	Quieter Mode # ¹ , QPME, Noise Barrier	104	-10	1	94	95	97
	Water Pump (electric)	CNP 281	88	90	1	88						1	88		
	Water pump, Submersible (electric)	CNP 283	85	90	1	85						1	85		
D-wall Construction with Mechanical Grab	Mechanical Grab (Diesel) # ⁴	-	109	90	1	109	109	114	Quieter Mode # ¹ , Noise Barrier	104	-10	1	94	95	97
	Water Pump (electric)	CNP 281	88	90	1	88						1	88		
	Water pump, Submersible (electric)	CNP 283	85	90	1	85						1	85		
D-wall Construction with Grab (support)	Dump truck, gross vehicle weight ≤ 38 tonne # ⁵	-	105	50	1	102	102	114	Noise Barrier		-10	1	92	92	97
D-wall Construction - Concreting	Concrete Lorry Mixer	CNP 044	109	100	2	112	114		Euro V/VI with EGR# ⁶ , Noise Barrier	102	-10	2	95		
	Crane, mobile (diesel)	CNP 048	112	50	1	109			QPME, Noise Barrier	101	-10	1	88		
	Generator, silenced, 75dB(A) at 7m	CNP 102	100	90	1	100			Noise Enclosure		-10	1	90		
	Water Pump (electric)	CNP 281	88	90	1	88						1	88		
	Water pump, Submersible (electric)	CNP 283	85	90	1	85						1	85		
H-pile Activity Excavation + Lifting	Crane, mobile (diesel)	CNP 048	112	70	2	113	116	116	QPME, Noise Barrier	101	-10	2	92	101	101
	Drill Rig, rotary type (diesel) # ⁵	-	110	90	1	110			Acoustic Plenum, Noise Barrier	100	-10	1	90		
	Air Compressor, air flow > 30m ³ /min	CNP 003	104	70	2	105			Noise Enclosure		-10	2	95		
	Generator, standard	CNP 101	108	90	1	108			QPME	95		1	95		
	Welding Machine (electric) # ⁷	-	95	70	1	93						1	93		
H-pile Activity Grouting	Grout mixer # ⁵	-	90	50	1	87	109	109				1	87	98	98
	Generator, standard	CNP 101	108	90	1	108			QPME	95		1	95		
	Grout Pump # ⁵	-	105	50	2	105			Noise Enclosure		-10	2	95		

Remark:

1. 'Quieter Mode' for Trench Cutter and Hydraulic/Mechanical Grab refers to the installation of engine box barrier, exhaust silencer and eco-silent mode system, which could provide at least 5dB(A) SWL reduction (to be verified by SWL measurement).
2. SWL of Trench Cutter (electric) is referenced from the catalogue presented in Figure E4.1 to E4.3 in Appendix E4.
3. Crane, mobile (diesel) with QPME label (109dB(A) SWL) will be used for Hydraulic Grab, as listed in Table 3.3. A further 5dB(A) SWL reduction will be provided by the 'Quiet Mode'.
4. SWL of Mechanical Grab is referenced from its guaranteed SWL in the manufacturer's declaration of conformity.
5. SWL of Dump Truck, gross vehicle weight ≤ 38 tonne, Drill Rig, rotary type (diesel), Grout Mixer and Grout Pump are referenced from the list of 'SWLs of other commonly used PME' by the EPD.
6. SWL of Concrete Lorry Mixer (Euro V/VI with Exhaust Gas Recirculation) is referenced from SWL measurement reports from Central Kowloon Route – Central Tunnel project. SWL Measurement will be conducted to verify the SWL of 102dB(A).
7. SWL of Welding Machine (electric) is referenced from Air Blower (electric) from the list of 'SWLs of other commonly used PME' by the EPD.

Construction Activities	Equipment (for calculation)	ID Code	SWL, dB(A)	On Time, %	Before Mitigation				Proposed Noise Mitigation	Mitigated SWL	Barrier effect	After Mitigation			
					Qty	Sub-SWL	Group SWL	Max SWL				Qty	Sub-SWL	Group SWL	Max SWL
Excavation + Lifting Work + Dew atering Group 1	Excavator, w heeled/tracked (telescopic)	CNP 081	112	80	1	111	118		QPME, Noise Barrier	105	-10	1	94	100	
	Crane, mobile (diesel)	CNP 048	112	70	2	113			QPME, Noise Barrier	101	-10	2	92		
	Excavator, w heeled/tracked	CNP 081	112	80	2	114			QPME, Below Top Slab #4	103	-10	2	95		
	Welding Machine (electric) #1	-	95	90	2	98			Below Top Slab #4		-10	2	88		
	Dump truck, gross vehicle weight ≤ 38 tonne #2	-	105	50	1	102			Noise Barrier		-10	1	92		
	Water Pump (electric)	CNP 281	88	90	1	88						1	88		
	Water pump, Submersible (electric)	CNP 283	85	90	1	85						1	85		
Excavation + Lifting Work + Dew atering Group 2	Excavator, w heeled/tracked	CNP 081	112	80	4	117	118		QPME, Below Top Slab #4	103	-10	4	98	100	
	Crane, mobile (diesel)	CNP 048	112	70	1	110			QPME, Noise Barrier	101	-10	1	89		
	Welding Machine (electric) #1	-	95	90	2	98			Below Top Slab #4		-10	2	88		
	Dump truck, gross vehicle weight ≤ 38 tonne #2	-	105	50	1	102			Noise Barrier		-10	1	92		
	Water Pump (electric)	CNP 281	88	90	1	88						1	88		
	Water pump, Submersible (electric)	CNP 283	85	90	1	85						1	85		
	Excavator, w heeled/tracked (telescopic)	CNP 081	112	80	1	111			QPME, Noise Barrier	105	-10	1	94		
Excavation + Lifting Work + Dew atering Group 3	Excavator, w heeled/tracked	CNP 081	112	80	3	116	118		QPME, Below Top Slab #4	103	-10	3	97	102	
	Crane, mobile (diesel)	CNP 048	112	70	1	110			QPME, Noise Barrier	101	-10	1	89		
	Welding Machine (electric) #1	-	95	90	2	98			Below Top Slab #4		-10	2	88		
	Dump truck, gross vehicle weight ≤ 38 tonne #2	-	105	50	1	102			Noise Barrier		-10	1	92		
	Water Pump (electric)	CNP 281	88	90	1	88						1	88		
	Water pump, Submersible (electric)	CNP 283	85	90	1	85						1	85		
	Excavator, w heeled/tracked (telescopic)	CNP 081	112	80	1	111			QPME, Noise Barrier	105	-10	1	94		
Excavation + Lifting Work + Dew atering (Breaking)	Crane, mobile (diesel)	CNP 048	112	70	2	113	118		QPME, Noise Barrier	101	-10	2	92	102	
	Breaker, mini-robot mounted #2	-	115	70	1	113			Below Concourse Slab #5		-15	1	98		
	Rock Splitter #3	-	96	70	1	94			Below Concourse Slab #5		-15	1	79		
	Welding Machine (electric) #1	-	95	90	2	98			Below Top Slab #4		-10	2	88		
	Dump truck, gross vehicle weight ≤ 38 tonne #2	-	105	50	1	102			Noise Barrier		-10	1	92		
	Water Pump (electric)	CNP 281	88	90	1	88						1	88		
	Water pump, Submersible (electric)	CNP 283	85	90	1	85						1	85		

Remark:

1. SWL of Welding Machine (electric) is referenced from Air Blower (electric) from the list of 'SWLs of other commonly used PME' by the EPD.
2. SWL of Dump Truck, gross vehicle weight ≤ 38 tonne and Breaker, mini-robot mounted are referenced from the list of 'SWLs of other commonly used PME' by the EPD.
3. SWL of Rock Splitter is referenced from SWL measurement report from Inter-reservoirs Transfer Scheme project.
4. Excavator, wheeled/tracked and Welding Machine (electric) will be operated below the top slab.
5. Breaker, mini-robot mounted and Rock Splitter will be operated below the top slab and the concourse slab. At least -15dB(A) noise reduction could be provided by the top slab and the concourse slab, which could be verified by Insertion Loss (IL) measurement. Barrier effect of -15dB(A) is referenced from IL measurement report from MTR Shatin to Central Link Contract 1128 project.

Construction Activities	Equipment (for calculation)	ID Code	SWL, dB(A)	On Time, %	Before Mitigation				Proposed Noise Mitigation	Mitigated SWL	Barrier effect	After Mitigation			
					Qty	Sub-SWL	Group SWL	Max SWL				Qty	Sub-SWL	Group SWL	Max SWL
D-wall Test / Capping Bream with Top Slab	Concrete Pump, stationary/lorry mounted	CNP 047	109	100	1	109	- 114	114	Noise Enclosure		-10	1	99	- 103	103
	Concrete Lorry Mixer	CNP 044	109	100	1	109			Euro V/VI with EGR ^{#1} , Noise Barrier	102	-10	1	92		
	Bar Bender and Cutter (electric)	CNP 021	90	70	1	88						1	88		
	Poker, vibratory, hand-held	CNP 170	113	50	1	110			Poker, vibratory, ^{#2} hand-held (electric)	102		1	99		
Pump Test	Water pump, Submersible (electric)	CNP 283	85	90	10	95	-	95				10	95	-	95
Tunnel Boring Machine (TBM) Operation	Tunnel Boring Machine (TBM) ^{#3}	-	108	70	1	106	- 109	109	Below Top Slab		-10	1	96	- 99	99
	Multi-Service Vehicle (MSV) ^{#3}	-	107	70	1	105			Below Top Slab		-10	1	95		
	Hydraulic Jack ^{#4}	-	100	70	1	98			Below Top Slab		-10	1	88		
Slab Work	Concrete Pump, stationary/lorry mounted	CNP 047	109	50	1	106	- 115	115	Noise Enclosure		-10	1	96	103	103
	Concrete Lorry Mixer	CNP 044	109	100	1	109			Euro V/VI with EGR ^{#1}	102		1	102		
	Bar Bender and Cutter (electric)	CNP 021	90	70	1	88						1	88		
	Crane, mobile (diesel)	CNP 048	112	70	1	110			QPME, Noise Barrier	101	-10	1	89		
	Poker, vibratory, hand-held	CNP 170	113	60	1	111			Poker, vibratory, ^{#2} hand-held (electric), Noise Barrier	102	-10	1	90		
Over Track Exhaust (OTE) Precast Work	Concrete Lorry Mixer	CNP 044	109	100	1	109	- 113	113	Euro V/VI with EGR ^{#1} , Noise Barrier	102	-10	1	92	96	96
	Forklift, LPG, output power ≤ 32kW, speed ≤ 10km/hr ^{#2}	-	104	50	1	101			Noise Barrier		-10	1	91		
	Crane, mobile (diesel)	CNP 048	112	70	1	110			QPME, Noise Barrier	101	-10	1	89		
Precast Work	Forklift, LPG, output power ≤ 32kW, speed ≤ 10km/hr ^{#2}	-	104	50	1	101	- 111	111	Noise Barrier		-10	1	91	93	93
	Crane, mobile (diesel)	CNP 048	112	70	1	110			QPME, Noise Barrier	101	-10	1	89		
Bar Bending	Bar Bender and Cutter (electric)	CNP 021	90	70	5	95	- 111	111	Noise Barrier		-10	5	85	94	94
	Crane, mobile (diesel)	CNP 048	112	70	1	110			QPME, Noise Barrier	101	-10	1	89		
	Lorry, with crane, gross vehicle weight ≤ 38 tonne ^{#2}	-	105	50	1	102			Noise Barrier		-10	1	92		

Remark:

1. SWL of Concrete Lorry Mixer (Euro V/VI with Exhaust Gas Recirculation) is referenced from SWL measurement reports from Central Kowloon Route – Central Tunnel project. SWL Measurement will be conducted to verify the SWL of 102dB(A).
2. SWL of Poker, vibratory, hand-held (electric), Forklift, LPG, output power ≤ 32kW, speed ≤ 10km/hr and Lorry, with crane, gross vehicle weight ≤ 38 tonne are referenced from the list of ‘SWLs of other commonly used PME’ by the EPD.
3. SWL of TBM and MSV are referenced from SWL measurement reports from Tuen Mun – Chek Lap Kok Link project.
4. SWL of Hydraulic Jack is referenced from Power Pack (diesel) from the list of ‘SWLs of other commonly used PME’ by the EPD.

Construction Activities	Equipment (for calculation)	ID Code	SWL, dB(A)	On Time, %	Before Mitigation				Proposed Noise Mitigation	Mitigated SWL	Barrier effect	After Mitigation			
					Qty	Sub-SWL	Group SWL	Max SWL				Qty	Sub-SWL	Group SWL	Max SWL
Architectural Builders Works and Finishes (ABWF) / Building Services (BS) / Site Reinstatement / Test & Commissioning	Excavator, w heeled/tracked	CNP 081	112	50	1	109	-	117	QPME, Noise Barrier	103	-10	1	90	102	102
	Crane, mobile (diesel)	CNP 048	112	70	1	110			QPME, Noise Barrier	101	-10	1	89		
	Lorry #1	CNP 141	112	30	1	107			Lorry, gross vehicle weight \leq 38 tonne #2	105		1	100		
	Breaker, hand-held, mass > 35kg	CNP 026	114	50	2	114			QPME, Noise Barrier	108	-10	2	98		
D-wall Construction Supporting Group	Desander (BE250) #3	-	104	90	5	111	-	117	Noise Barrier		-10	5	101	109	109
	Desander (GS500) #3	-	106	90	2	109			Noise Barrier		-10	2	99		
	Crane, mobile (diesel)	CNP 048	112	70	1	110			QPME	101		1	99		
	Generator, Silenced, 75dB(A) at 7m	CNP 102	100	90	2	103						2	103		
	Soil Pump (Booster Pump for Desander) #2	-	103	90	2	106			Noise Barrier		-10	2	96		
	Soil Pump (Mission Pump) #2	-	103	90	6	110			Noise Barrier		-10	6	100		
	Excavator, w heeled/tracked	CNP 081	112	50	1	109			QPME	103		1	100		
	Dump truck, gross vehicle weight \leq 38 tonne #2	-	105	50	1	102						1	102		
	Wastewater Treatment Plant (electric) #4	-	90	90	1	90						1	90		
Excavation Supporting Group	Generator, Silenced, 75dB(A) at 7m	CNP 102	100	90	1	100	-	103				1	100	103	103
	Power pack (diesel) #2	-	100	90	1	100						1	100		
	Wastewater Treatment Plant (electric) #4	-	90	90	1	90						1	90		

Remark:

1. Lorry in ABWF / BS / Site Reinstatement / Test & Commissioning Group has 30% on time as it is only used to deliver construction material into the site. Once entered the site, the engine of the lorry will be switched off.
2. SWL of Lorry, gross vehicle weight \leq 38 tonne, Soil Pump, Dump Truck, gross vehicle weight \leq 38 tonne and Power Pack (diesel) are referenced from the list of 'SWLs of other commonly used PME' by the EPD.
3. SWL of Desander (BE250) and Desander (GS500) are referenced from the manufacturer's declaration of conformity.
4. SWL of Wastewater Treatment Plant (electric) is referenced from Agitator (electric) from the list of 'SWLs of other commonly used PME' by the EPD.

Table C2: List of PMEs of TCC

Construction Activities	Equipment (for calculation)	ID Code	SWL, dB(A)	On Time, %	Before Mitigation				Proposed Noise Mitigation	Mitigated SWL	Barrier effect	After Mitigation			
					Qty	Sub-SWL	Group SWL	Max SWL				Qty	Sub-SWL	Group SWL	Max SWL
Tung Chung Crescent															
Site Clearance	Excavator, w heeled/tracked	CNP 081	112	70	2	113			QPME	103		2	104	114	
	Breaker, mini-robot mounted # ¹	-	115	50	1	112						1	112		
	Silent Piler # ²	-	94	50	1	91						1	91		
	Rock Splitter # ³	-	96	50	1	93						1	93		
	Concrete Crusher, mini-robot mounted # ¹	-	94	50	1	91						1	91		
	Saw, wire # ¹	-	101	50	1	98						1	98		
	Lorry, with grab, gross vehicle weight ≤ 38 tonne # ¹	-	105	70	1	103						1	103		
	Dump truck, gross vehicle weight ≤ 38 tonne # ¹	-	105	50	1	102						1	102		
Pipe Pile Excavation	Crane, mobile (diesel)	CNP 048	112	50	2	112			QPME	101		2	101	109	
	Dump truck, gross vehicle weight ≤ 38 tonne # ¹	-	105	50	1	102						1	102		
	Lorry	CNP 141	112	50	1	109				Lorry, gross vehicle weight ≤ 38 tonne # ¹	105		1	102	
	Drill Rig, rotary type (diesel) # ¹	-	110	90	3	114				Acoustic Plenum	100		3	104	
	Air Compressor, air flow > 30m ³ /min	CNP 003	104	90	6	111				QPME, Individual Enclosure	101	-10	6	98	
	Wastewater Treatment Plant (electric) # ⁴	-	90	90	1	90						1	90		
Pipe Pile Lifting + Welding	Crane, mobile (diesel)	CNP 048	112	50	2	112			QPME	101		2	101	109	
	Generator, standard	CNP 101	108	90	1	108				QPME	95		1	95	
	Welding Machine (electric) # ⁵	-	95	90	2	98						2	98		
	Wastewater Treatment Plant (electric) # ⁴	-	90	90	1	90						1	90		
Pipe Pile Grouting	Grout mixer # ¹	-	90	50	1	87			QPME	95		1	87	103	
	Generator, standard	CNP 101	108	90	1	108						1	95		
	Grout Pump # ¹	-	105	50	1	102						1	102		
	Wastewater Treatment Plant (electric) # ⁴	-	90	90	1	90						1	90		
Curtain Wall Grouting	Grout mixer # ¹	-	90	50	1	87			QPME	95		1	87	106	
	Generator, standard	CNP 101	108	90	1	108						1	95		
	Grout Pump # ¹	-	105	50	1	102						1	102		
	Drill Rig, rotary type (diesel) # ¹	-	110	90	2	113				Acoustic Plenum	100		2	103	
	Wastewater Treatment Plant (electric) # ⁴	-	90	90	1	90						1	90		

Remark:

1. SWL of Breaker, mini-robot mounted, Concrete Crusher, mini-robot mounted, Saw, wire, Lorry, with Grab, gross vehicle weight ≤ 38 tonne, Dump Truck, gross vehicle weight ≤ 38 tonne, Drill Rig, rotary type (diesel), Grout Mixer, Grout Pump and Lorry, gross vehicle weight ≤ 38 tonne are referenced from the list of 'SWLs of other commonly used PME' by the EPD.
2. SWL of Silent Piler is based on the measured sound pressure level of 69dB(A) at 7m as referenced from the EPD website:
https://www.epd.gov.hk/epd/misc/construction_noise/contents/index.php/en/home2/quieter-construction-equipment/item/27-press-in-method.html
3. SWL of Rock Splitter is referenced from SWL measurement report from Inter-reservoirs Transfer Scheme project.
4. SWL of Wastewater Treatment Plant (electric) is referenced from Agitator (electric) from the list of 'SWLs of other commonly used PME' by the EPD.
5. SWL of Welding Machine (electric) is referenced from Air Blower (electric) from the list of 'SWLs of other commonly used PME' by the EPD.

Construction Activities	Equipment (for calculation)	ID Code	SWL, dB(A)	On Time, %	Before Mitigation				Proposed Noise Mitigation	Mitigated SWL	Barrier effect	After Mitigation			
					Qty	Sub-SWL	Group SWL	Max SWL				Qty	Sub-SWL	Group SWL	Max SWL
Construction/Demolition of Noise Enclosure	Crane, mobile (diesel)	CNP 048	112	70	2	113	- 115	- 115	QPME	101		2	102	- 109	
	Impact Wrench # ¹	-	109	50	1	106						1	106		
	Drill/Grinder, hand-held (electric)	CNP 065	98	50	1	95						1	95		
	Lorry	CNP 141	112	50	1	109			Lorry, gross vehicle weight \leq 38 tonne # ⁴	105		1	102		
	Scissor Platform (electric) # ²	-	95	70	2	96						2	96		
	Welding Machine (electric) # ³	-	95	70	1	93						1	93		
Excavation + Lifting + Dewatering	Excavator, w heeled/tracked	CNP 081	112	50	3	114	115	115	Noise Enclosure		-10	3	104	105	
	Crane, mobile (diesel)	CNP 048	112	50	1	109			Noise Enclosure		-10	1	99		
	Dump truck, gross vehicle weight \leq 38 tonne # ⁴	-	105	50	1	102			Noise Enclosure		-10	1	92		
	Water Pump (electric)	CNP 281	88	50	1	85			Noise Enclosure		-10	1	75		
	Water pump, Submersible (electric)	CNP 283	85	50	1	82			Noise Enclosure		-10	1	72		
	Wastewater Treatment Plant (electric) # ⁵	-	90	90	1	90			Noise Enclosure		-10	1	80		
Excavation (Rock) + Lifting + Dewatering + Drilling	Excavator, w heeled/tracked	CNP 081	112	50	2	112	121	121	Noise Enclosure		-10	2	102	111	
	Crane, mobile (diesel)	CNP 048	112	50	1	109			Noise Enclosure		-10	1	99		
	Dump truck, gross vehicle weight \leq 38 tonne # ⁴	-	105	50	1	102			Noise Enclosure		-10	1	92		
	Rock Drill, crawler mounted (hydraulic)	CNP 182	123	50	1	120			Noise Enclosure		-10	1	110		
	Water Pump (electric)	CNP 281	88	50	1	85			Noise Enclosure		-10	1	75		
	Water pump, Submersible (electric)	CNP 283	85	50	1	82			Noise Enclosure		-10	1	72		
Excavation (Rock) + Lifting + Dewatering + Splitting	Wastewater Treatment Plant (electric) # ⁵	-	90	90	1	90	121		Noise Enclosure		-10	1	80	111	
	Excavator, w heeled/tracked	CNP 081	112	50	2	112			Noise Enclosure		-10	2	102		
	Crane, mobile (diesel)	CNP 048	112	50	1	109			Noise Enclosure		-10	1	99		
	Dump truck, gross vehicle weight \leq 38 tonne # ⁴	-	105	50	1	102			Noise Enclosure		-10	1	92		
	Rock Splitter # ⁶	-	96	50	1	93			Noise Enclosure		-10	1	83		
	Water Pump (electric)	CNP 281	88	50	1	85			Noise Enclosure		-10	1	75		
Excavation (Rock) + Lifting + Dewatering + Splitting	Water pump, Submersible (electric)	CNP 283	85	50	1	82	114	114	Noise Enclosure		-10	1	72	104	
	Wastewater Treatment Plant (electric) # ⁵	-	90	90	1	90			Noise Enclosure		-10	1	80		
	Excavator, w heeled/tracked	CNP 081	112	50	2	112			Noise Enclosure		-10	2	102		
	Crane, mobile (diesel)	CNP 048	112	50	1	109			Noise Enclosure		-10	1	99		
	Dump truck, gross vehicle weight \leq 38 tonne # ⁴	-	105	50	1	102			Noise Enclosure		-10	1	92		
	Breaker, excavator mounted (hydraulic)	CNP 028	122	50	1	119			Noise Enclosure		-10	1	109		
Excavation (Rock) + Lifting + Dewatering + Breaking	Water Pump (electric)	CNP 281	88	50	1	85	120	120	Noise Enclosure		-10	1	75	110	
	Water pump, Submersible (electric)	CNP 283	85	50	1	82			Noise Enclosure		-10	1	72		
	Wastewater Treatment Plant (electric) # ⁵	-	90	90	1	90			Noise Enclosure		-10	1	80		
	Excavator, w heeled/tracked	CNP 081	112	50	2	112			Noise Enclosure		-10	2	102		
	Crane, mobile (diesel)	CNP 048	112	50	1	109			Noise Enclosure		-10	1	99		
	Dump truck, gross vehicle weight \leq 38 tonne # ⁴	-	105	50	1	102			Noise Enclosure		-10	1	92		

Remark:

1. SWL of Impact Wrench is referenced from SWL measurement report from MTR Express Rail Line Contract 820 project.
2. SWL of Scissor Platform (electric) is referenced from Hoist, passenger/material (electric) from the GW-TM.
3. SWL of Welding Machine (electric) is referenced from Air Blower (electric) from the list of 'SWLs of other commonly used PME' by the EPD.
4. SWL of Dump Truck, gross vehicle weight \leq 38 tonne and Lorry, gross vehicle weight \leq 38 tonne are referenced from the list of 'SWLs of other commonly used PME' by the EPD.
5. SWL of Wastewater Treatment Plant (electric) is referenced from Agitator (electric) from the list of 'SWLs of other commonly used PME' by the EPD.
6. SWL of Rock Splitter is referenced from SWL measurement report from Inter-reservoirs Transfer Scheme project.

Construction Activities	Equipment (for calculation)	ID Code	SWL, dB(A)	On Time, %	Before Mitigation				Proposed Noise Mitigation	Mitigated SWL	Barrier effect	After Mitigation			
					Qty	Sub-SWL	Group SWL	Max SWL				Qty	Sub-SWL	Group SWL	Max SWL
Slurry Treatment Plant (STP) Site Set Up Assembly/Disassembly Group 1	Torque Wrench # ¹	-	112	60	1	110	113	114	Individual Enclosure		-10	1	100	108	109
	Saw , circular, w ood	CNP 201	108	60	1	106						1	106		
	Drill/Grinder, hand-held (electric)	CNP 065	98	60	1	96						1	96		
	Impact Wrench # ¹	-	109	60	1	107			Individual Enclosure		-10	1	97		
	Grout Mixer # ²	-	90	60	1	88						1	88		
Slurry Treatment Plant (STP) Site Set Up Assembly/Disassembly Group 2	Saw , circular, w ood	CNP 201	108	60	1	106	114	114				1	106	109	109
	Drill/Grinder, hand-held (electric)	CNP 065	98	60	1	96						1	96		
	Breaker, hand-held, mass > 35kg	CNP 026	114	60	1	112			QPME	108		1	106		
	Impact Wrench # ¹	-	109	60	1	107			Individual Enclosure		-10	1	97		
	Grout Mixer # ²	-	90	60	1	88						1	88		
Tunnel Boring Machine (TBM) Assembly / Maintanance (inside enclosure)	Impact Wrench # ¹	-	109	50	1	106	116	116	Noise Enclosure		-10	1	96	106	106
	Saw , circular, w ood	CNP 201	108	50	1	105			Noise Enclosure		-10	1	95		
	Drill/Grinder, hand-held (electric)	CNP 065	98	50	1	95			Noise Enclosure		-10	1	85		
	Breaker, hand-held, mass > 35kg	CNP 026	114	50	1	111			Noise Enclosure		-10	1	101		
	Torque Wrench # ¹	-	112	50	1	109			Noise Enclosure		-10	1	99		
	Poker, vibratory, hand-held (electric) # ²	-	102	50	1	99			Noise Enclosure		-10	1	89		
	Grout Mixer # ²	-	90	50	1	87			Noise Enclosure		-10	1	77		
	Ventilation Fan	CNP 241	108	100	1	108			Noise Enclosure		-10	1	98		
	Air Compressor, air flow > 30m ³ /min	CNP 003	104	100	1	104			Noise Enclosure		-10	1	94		
	Crane, tow er (electric)	CNP 049	95	75	1	94			Noise Enclosure		-10	1	84		
	Scissor Platform # ³	-	95	50	1	92			Noise Enclosure		-10	1	82		
	Water Pump (electric)	CNP 281	88	100	1	88			Noise Enclosure		-10	1	78		
	Air Blower (electric) # ²	-	95	100	1	95			Noise Enclosure		-10	1	85		
	Welding Machine (electric) # ⁴	-	95	100	1	95			Noise Enclosure		-10	1	85		
Tunnel Boring Machine (TBM) Assembly / Maintanance (outside enclosure) Group 1	Crane, mobile (diesel)	CNP 048	112	90	1	112	-	115	QPME	101		1	101	-	113
	Tractor # ⁵	CNP 222	118	30	1	113						1	113		
	Forklift, LPG, output power ≤ 32kW, speed ≤ 10km/hr # ²	-	104	50	1	101						1	101		
Tunnel Boring Machine (TBM) Assembly / Maintanance (outside enclosure) Group 2	Forklift, LPG, output power ≤ 32kW, speed ≤ 10km/hr # ²	-	104	50	1	101	-	101				1	101	-	101

Remark:

1. SWL of Torque Wrench and Impact Wrench are referenced from SWL measurement reports from MTR Express Rail Line Contract 820 project.
2. SWL of Grout Mixer, Poker, vibratory, hand-held (electric), Air Blower (electric) and Forklift, LPG, output power ≤ 32kW, speed ≤ 10km/hr are referenced from the list of 'SWLs of other commonly used PME' by the EPD.
3. SWL of Scissor Platform (electric) is referenced from Hoist, passenger/material (electric) from the GW-TM.
4. SWL of Welding Machine (electric) is referenced from Air Blower (electric) from the list of 'SWLs of other commonly used PME' by the EPD.
5. Tractor in TBM Assembly / Maintenance (outside enclosure) Group has 30% on time as it is only used to deliver construction material into the site. Once entered the site, the tractor will not operate. The remaining works are mostly completed by the mobile crane.

Construction Activities	Equipment (for calculation)	ID Code	SWL, dB(A)	On Time, %	Before Mitigation				Proposed Noise Mitigation	Mitigated SWL	Barrier effect	After Mitigation			
					Qty	Sub-SWL	Group SWL	Max SWL				Qty	Sub-SWL	Group SWL	Max SWL
Tunnel Boring Machine (TBM) Operation (exclude STP)	Ventilation Fan	CNP 241	108	100	1	108	118	-	Noise Enclosure		-10	1	98	-	108
	Air Compressor, air flow > 30m³/min	CNP 003	104	100	1	104			Noise Enclosure		-10	1	94		
	Crane, tower (electric)	CNP 049	95	75	1	94			Noise Enclosure		-10	1	84		
	Scissor Platform #1	-	95	50	1	92			Noise Enclosure		-10	1	82		
	Water Pump (electric)	CNP 281	88	100	1	88			Noise Enclosure		-10	1	78		
	Forklift, LPG, output power ≤ 32kW, speed ≤ 10km/hr #2	-	104	50	1	101			Noise Enclosure		-10	1	91		
	Tractor	CNP 222	118	75	1	117			Noise Enclosure		-10	1	107		
	Multi-Service Vehicle (MSV) #3	-	107	75	1	106			Noise Enclosure		-10	1	96		
	Tunnel Boring Machine (TBM) #3	-	108	100	1	108			Noise Enclosure		-10	1	98		
Tunnel Boring Machine (TBM) Operation (only STP)	Forklift, LPG, output power ≤ 32kW, speed ≤ 10km/hr #2	-	104	50	1	101	115	-				1	101	-	107
	Dump truck, gross vehicle weight ≤ 38 tonne #2	-	105	50	1	102						1	102		
	Slurry Treatment Plant (STP) #4	-	97	100	1	97						1	97		
	Concrete Mixer (electric)	CNP 045	96	75	1	95			Individual Enclosure		-10	1	85		
	Grout Pump #2	-	105	75	3	109			Individual Enclosure		-10	3	99		
	Filter Press #4	-	93	75	2	95			Individual Enclosure		-10	2	85		
	Chiller Plant #5	-	104	100	1	104			Individual Enclosure		-10	1	94		
	Wastewater Treatment Plant (electric) #6	-	90	75	2	92			Individual Enclosure		-10	2	82		
	Batching Plant	CNP 022	108	75	1	107			Individual Enclosure		-10	1	97		
	Generator, standard	CNP 101	108	100	1	108			QPME, Individual Enclosure	95	-10	1	85		
	Agitator (electric) #2	-	90	100	2	93			Individual Enclosure		-10	2	83		
	Air Compressor, air flow > 30m³/min	CNP 003	104	100	2	107			Individual Enclosure		-10	2	97		
	Conveyor Belt	CNP 041	90	75	2	92						2	92		
Site Reinstatement	Excavator, wheeled/tracked	CNP 081	112	50	1	109	117	-	QPME	103		1	100	-	109
	Crane, mobile (diesel)	CNP 048	112	50	1	109			QPME	101		1	98		
	Lorry	CNP 141	112	50	1	109			Lorry, gross vehicle weight ≤ 38 tonne #2	105		1	102		
	Concrete Lorry Mixer	CNP 044	109	100	1	109			Euro V/VI with EGR #7	102		1	102		
	Poker, vibratory, hand-held	CNP 170	113	50	1	110			Poker, vibratory, hand-held (electric)	102		1	99		
	Power Rammer (petrol)	CNP 169	108	50	1	105						1	105		

Remark:

1. SWL of Scissor Platform (electric) is referenced from Hoist, passenger/material (electric) from the GW-TM.
2. SWL of Forklift, LPG, output power ≤ 32kW, speed ≤ 10km/hr, Dump Truck, gross vehicle weight ≤ 38 tonne, Grout Pump, Agitator (electric), Lorry, gross vehicle weight ≤ 38 tonne and Poker, vibratory, hand-held (electric) are referenced from the list of 'SWLs of other commonly used PME' by the EPD.
3. SWL of TBM and MSV are referenced from SWL measurement reports from Tuen Mun – Chek Lap Kok Link project.
4. SWL of STP and Filter Press are referenced from SWL measurement reports from Trunk Road T2 project.
5. SWL of Chiller Plant is referenced from Air Compressor, air flow > 30m³/min from the GW-TM.
6. SWL of Wastewater Treatment Plant (electric) is referenced from Agitator (electric) from the list of 'SWLs of other commonly used PME' by the EPD.
7. SWL of Concrete Lorry Mixer (Euro V/VI with Exhaust Gas Recirculation) is referenced from SWL measurement reports from Central Kowloon Route – Central Tunnel project. SWL Measurement will be conducted to verify the SWL of 102dB(A).

Construction Activities	Equipment (for calculation)	ID Code	SWL, dB(A)	On Time, %	Before Mitigation				Proposed Noise Mitigation	Mitigated SWL	Barrier effect	After Mitigation			
					Qty	Sub- SWL	Group SWL	Max SWL				Qty	Sub- SWL	Group SWL	Max SWL
Slab Work	Generator, standard	CNP 101	108	90	1	108	-	115	QPME	95		1	95	-	107
	Bar Bender and Cutter (electric)	CNP 021	90	60	1	88						1	88		
	Ventilation Fan	CNP 241	108	50	1	105			Individual Enclosure		-10	1	95		
	Concrete Lorry Mixer	CNP 044	109	100	2	112			Euro V/VI with EGR #1	102		2	105		
	Concrete Pump, stationary/lorry mounted	CNP 047	109	100	1	109			Individual Enclosure		-10	1	99		

Remark:

1. SWL of Concrete Lorry Mixer (Euro V/VI with Exhaust Gas Recirculation) is referenced from SWL measurement reports from Central Kowloon Route – Central Tunnel project. SWL Measurement will be conducted to verify the SWL of 102dB(A).

Table C3: List of PMEs of EAP/EEP

Construction Activities	Equipment (for calculation)	ID Code	SWL, dB(A)	On Time, %	Before Mitigation				Proposed Noise Mitigation	Mitigated SWL	Barrier effect	After Mitigation			
					Qty	Sub- SWL	Group SWL	Max SWL				Qty	Sub- SWL	Group SWL	Max SWL
EAP/EEP															
Site Clearance	Excavator, w heeled/tracked	CNP 081	112	90	1	112	- 118	QPME Semi Enclosure, Noise Barrier	QPME	103		1	103	- 110	
	Lorry, w ith grab, gross vehicle weight \leq 38 tonne ^{#1}	-	105	90	1	105						1	105		
	Breaker, mini-robot mounted ^{#1}	-	115	60	2	116					-10	2	106		
	Rock Splitter ^{#2}	-	96	50	1	93						1	93		
	Concrete Crusher, mini-robot mounted ^{#1}	-	94	50	1	91						1	91		
	Dump truck, gross vehicle weight \leq 38 tonne ^{#1}	-	105	50	1	102						1	102		

Remark:

1. SWL of Lorry, with Grab, gross vehicle weight \leq 38 tonne, Breaker, mini-robot mounted, Concrete Crusher, mini-robot mounted and Dump Truck, gross vehicle weight \leq 38 tonne are referenced from the list of 'SWLs of other commonly used PME' by the EPD.

2. SWL of Rock Splitter is referenced from SWL measurement report from Inter-reservoirs Transfer Scheme project.

Construction Activities	Equipment (for calculation)	ID Code	SWL, dB(A)	On Time, %	Before Mitigation				Proposed Noise Mitigation	Mitigated SWL	Barrier effect	After Mitigation			
					Qty	Sub-SWL	Group SWL	Max SWL				Qty	Sub-SWL	Group SWL	Max SWL
Excavation + Lifting + Dewatering	Excavator, w heeled/tracked (telescopic)	CNP 081	112	50	2	112	114		QPME	105		2	105	107	
	Crane, mobile (diesel)	CNP 048	112	50	1	109			QPME	101		1	98		
	Dump truck, gross vehicle weight ≤ 38 tonne ^{#1}	-	105	50	1	102						1	102		
	Water Pump (electric)	CNP 281	88	50	1	85						1	85		
	Water pump, Submersible (electric)	CNP 283	85	50	1	82						1	82		
	Wastewater Treatment Plant (electric) ^{#2}	-	90	90	1	90						1	90		
Excavation (Rock) + Lifting + Dewatering + Drilling	Excavator, w heeled/tracked (telescopic)	CNP 081	112	50	2	112	121		QPME	105		2	105	112	
	Crane, mobile (diesel)	CNP 048	112	50	1	109			QPME	101		1	98		
	Dump truck, gross vehicle weight ≤ 38 tonne ^{#1}	-	105	50	1	102						1	102		
	Rock Drill, crawler mounted (hydraulic)	CNP 182	123	50	1	120			Noise Cover		-10	1	110		
	Water Pump (electric)	CNP 281	88	50	1	85						1	85		
	Water pump, Submersible (electric)	CNP 283	85	50	1	82						1	82		
	Wastewater Treatment Plant (electric) ^{#2}	-	90	90	1	90						1	90		
Excavation (Rock) + Lifting + Dewatering + Splitting	Excavator, w heeled/tracked (telescopic)	CNP 081	112	50	2	112	121		QPME	105		2	105	112	
	Crane, mobile (diesel)	CNP 048	112	50	1	109			QPME	101		1	98		
	Dump truck, gross vehicle weight ≤ 38 tonne ^{#1}	-	105	50	1	102						1	102		
	Rock Splitter ^{#3}	-	96	50	1	93						1	93		
	Water Pump (electric)	CNP 281	88	50	1	85						1	85		
	Water pump, Submersible (electric)	CNP 283	85	50	1	82						1	82		
	Wastewater Treatment Plant (electric) ^{#2}	-	90	90	1	90						1	90		
Excavation (Rock) + Lifting + Dewatering + Breaking	Excavator, w heeled/tracked (telescopic)	CNP 081	112	50	2	112	120		QPME	105		2	105	111	
	Crane, mobile (diesel)	CNP 048	112	50	1	109			QPME	101		1	98		
	Dump truck, gross vehicle weight ≤ 38 tonne ^{#1}	-	105	50	1	102						1	102		
	Breaker, excavator mounted (hydraulic)	CNP 028	122	50	1	119			Noise Cover		-10	1	109		
	Water Pump (electric)	CNP 281	88	50	1	85						1	85		
	Water pump, Submersible (electric)	CNP 283	85	50	1	82						1	82		
	Wastewater Treatment Plant (electric) ^{#2}	-	90	90	1	90						1	90		

Remark:

1. SWL of Dump Truck, gross vehicle weight ≤ 38 tonne is referenced from the list of 'SWLs of other commonly used PME' by the EPD.
2. SWL of Wastewater Treatment Plant (electric) is referenced from Agitator (electric) from the list of 'SWLs of other commonly used PME' by the EPD.
3. SWL of Rock Splitter is referenced from SWL measurement report from Inter-reservoirs Transfer Scheme project.

Construction Activities	Equipment (for calculation)	ID Code	SWL, dB(A)	On Time, %	Before Mitigation				Proposed Noise Mitigation	Mitigated SWL	Barrier effect	After Mitigation			
					Qty	Sub-SWL	Group SWL	Max SWL				Qty	Sub-SWL	Group SWL	Max SWL
Tie Back Anchor	Drill Rig, rotary type (diesel) # ¹	-	110	90	1	110	113		Acoustic Plenum	100		1	100	102	
	Air Compressor, air flow > 30m ³ /min	CNP 003	104	90	1	104			Noise Enclosure		-10	1	94		
	Grout Mixer # ¹	-	90	90	1	90			Noise Enclosure		-10	1	80		
	Grout Pump # ¹	-	105	90	1	105			Noise Enclosure		-10	1	95		
	Generator, standard	CNP 101	108	90	1	108			QPME	95		1	95		
Slope (Rock) + Lifting + Dew atering + Drilling	Excavator, w heeled/tracked	CNP 081	112	50	2	112	121		QPME	103		2	103	112	
	Crane, mobile (diesel)	CNP 048	112	50	1	109			QPME	101		1	98		
	Dump truck, gross vehicle weight ≤ 38 tonne # ¹	-	105	50	1	102						1	102		
	Rock Drill, crawler mounted (hydraulic)	CNP 182	123	50	1	120			Noise Cover		-10	1	110		
	Water Pump (electric)	CNP 281	88	50	1	85						1	85		
	Water pump, Submersible (electric)	CNP 283	85	50	1	82						1	82		
	Wastewater Treatment Plant (electric) # ²	-	90	90	1	90						1	90		
Slope (Rock) + Lifting + Dew atering + Splitting	Excavator, w heeled/tracked	CNP 081	112	50	2	112	122		QPME	103		2	103	113	
	Crane, mobile (diesel)	CNP 048	112	50	1	109			QPME	101		1	98		
	Dump truck, gross vehicle weight ≤ 38 tonne # ¹	-	105	50	1	102						1	102		
	Rock Splitter # ³	-	96	50	1	93						1	93		
	Water Pump (electric)	CNP 281	88	50	1	85						1	85		
	Water pump, Submersible (electric)	CNP 283	85	50	1	82						1	82		
	Wastewater Treatment Plant (electric) # ²	-	90	90	1	90						1	90		
Slope (Rock) + Lifting + Dew atering + Breaking	Excavator, w heeled/tracked	CNP 081	112	50	2	112	122		QPME	103		2	103	113	
	Crane, mobile (diesel)	CNP 048	112	50	1	109			QPME	101		1	98		
	Dump truck, gross vehicle weight ≤ 38 tonne # ¹	-	105	50	1	102						1	102		
	Breaker, excavator mounted (hydraulic)	CNP 028	122	90	1	122			Noise Cover		-10	1	112		
	Water Pump (electric)	CNP 281	88	50	1	85						1	85		
	Water pump, Submersible (electric)	CNP 283	85	50	1	82						1	82		
	Wastewater Treatment Plant (electric) # ²	-	90	90	1	90						1	90		

Remark:

1. SWL of Drill Rig, rotary type (diesel), Grout Mixer, Grout Pump and Dump Truck, gross vehicle weight ≤ 38 tonne are referenced from the list of 'SWLs of other commonly used PME' by the EPD.

2. SWL of Wastewater Treatment Plant (electric) is referenced from Agitator (electric) from the list of 'SWLs of other commonly used PME' by the EPD.

3. SWL of Rock Splitter is referenced from SWL measurement report from Inter-reservoirs Transfer Scheme project.

Construction Activities	Equipment (for calculation)	ID Code	SWL, dB(A)	On Time, %	Before Mitigation				Proposed Noise Mitigation	Mitigated SWL	Barrier effect	After Mitigation				
					Qty	Sub- SWL	Group SWL	Max SWL				Qty	Sub- SWL	Group SWL	Max SWL	
Building Works	Lorry, gross vehicle weight \leq 38 tonne ^{#1}	-	105	50	1	102							1	102		
	Scissor Platform (electric) ^{#2}	-	95	50	1	92							1	92		
	Loader, wheeled/tracked	CNP 081	112	50	1	109							1	109		
	Crane, tower (electric)	CNP 049	95	50	1	92							1	92		
	Concrete Lorry Mixer	CNP 044	109	100	1	109	- 114	- 111	Euro V/VI with EGR ^{#3}	102		1	102			
	Concrete Pump, stationary/lorry mounted	CNP 047	109	100	1	109			Noise Enclosure		-10	1	99			
	Water Pump (electric)	CNP 281	88	50	1	85						1	85			
	Water pump, Submersible (electric)	CNP 283	85	50	1	82						1	82			
	Wastewater Treatment Plant (electric) ^{#4}	-	90	90	1	90						1	90			
Building Services (BS) Work / Test & Commissioning	Crane, tower (electric)	CNP 049	95	50	1	92	- 112	- 104	Euro V/VI with EGR ^{#3}	102		1	92			
	Concrete Lorry Mixer	CNP 044	109	100	1	109			Noise Enclosure		-10	1	99			
	Concrete Pump, stationary/lorry mounted	CNP 047	109	100	1	109						1	102			

Remark:

1. SWL of Lorry, gross vehicle weight \leq 38 tonne is referenced from the list of 'SWLs of other commonly used PME' by the EPD.
2. SWL of Scissor Platform (electric) is referenced from Hoist, passenger/material (electric) from the GW-TM.
3. SWL of Concrete Lorry Mixer (Euro V/VI with Exhaust Gas Recirculation) is referenced from SWL measurement reports from Central Kowloon Route – Central Tunnel project. SWL Measurement will be conducted to verify the SWL of 102dB(A).
4. SWL of Wastewater Treatment Plant (electric) is referenced from Agitator (electric) from the list of 'SWLs of other commonly used PME' by the EPD.

Table C4: List of PMEs of Barging Facility

Construction Activities	Equipment (for calculation)	ID Code	SWL, dB(A)	On Time, %	Before Mitigation				Proposed Noise Mitigation	Mitigated SWL	Barrier effect	After Mitigation			
					Qty	Sub-SWL	Group SWL	Max SWL				Qty	Sub-SWL	Group SWL	Max SWL
Barging Facility															
Construction of Barging Point Facilities	Generator, super silenced, 70dB(A) at 7m	CNP 103	95	100	1	95	120	120				1	95		120
	Crane, mobile (diesel)	CNP 048	112	100	1	112									
	Excavator, w heeled/tracked	CNP 081	112	100	1	112									
	Drill, percussive, hand-held (electric)	CNP 064	103	100	2	106									
	Poker, vibratory, hand-held	CNP 170	113	100	2	116									
	Concrete Lorry Mixer	CNP 044	109	100	1	109									
	Derrick Barge (Barging Point 1)	CNP 061	104	100	1	104									
	Tug Boat (Barging Point 1)	CNP 221	110	100	1	110									
	Derrick Barge (Barging Point 2)	CNP 061	104	100	1	104									
	Tug Boat (Barging Point 2)	CNP 221	110	100	1	110									
Barging Point Operation 1	Generator, super silenced, 70dB(A) at 7m	CNP 103	95	100	2	98	116	116					2	98	116
	Derrick Barge (Barging Point 1)	CNP 061	104	100	3	109									
	Tug Boat (Barging Point 1)	CNP 221	110	100	1	110									
	Derrick Barge (Barging Point 2)	CNP 061	104	100	3	109									
	Tug Boat (Barging Point 2)	CNP 221	110	100	1	110									
Demolition of Barging Point Facilities	Generator, super silenced, 70dB(A) at 7m	CNP 103	95	100	1	95	117	117					1	95	117
	Crane, mobile (diesel)	CNP 048	112	100	1	112									
	Excavator, w heeled/tracked	CNP 081	112	100	1	112									
	Drill, percussive, hand-held (electric)	CNP 064	103	100	2	106									
	Tug Boat	CNP 221	110	100	1	110									
Site Reinstatement	Generator, super silenced, 70dB(A) at 7m	CNP 103	95	100	1	95	116	116					1	95	116
	Crane, mobile (diesel)	CNP 048	112	100	1	112									
	Excavator, w heeled/tracked	CNP 081	112	100	1	112									
	Drill, percussive, hand-held (electric)	CNP 064	103	100	2	106									
Construction Activities	Equipment (for calculation)	ID Code	SWL, dB(A)	% Util	Qty	Sub-SWL	Const	Speed Corr at 20kph	Angle Corr at 180deg	Group SWL	Max SWL	Proposed Noise Mitigation	Mitigated SWL	Barrier effect	After Mitigation
Barging Point Operation 2	Dump truck, gross vehicle weight \leq 38 tonne	-	105	100	132	126	-33	-13	0	-	80			-	-

Remark:

1. Based on BS5228-1:2009 F2.5 Method for mobile plant using a regular well-defined route (e.g. haul roads), for Dump Truck,

$$Leq = Lw - 33 + 10\log(Qty) - 10\log(speed) - 10\log(dist) + 10\log(angle/180) + C_{facade}$$

Distance correction (-10log(distance)) and C_{facade} will be calculated in [Appendix D3](#).

2. View angle of 180 degrees is assumed as conservative approach.

Appendix D

Detail Noise Calculation (Unmitigated)

Appendix D1

Detail Noise Calculation (Unmitigated)

TCW

Figure D1.1: Unmitigated Noise Assessment Results at Ma Wan Chung

Remark:

Distance between NSR and Work Area is notional distance.

Figure D1.2: Unmitigated Noise Assessment Results at Fuk Yat House

Remark:

Remark: Distance between NSR and Work Area is notional distance

Figure D1.3: Unmitigated Noise Assessment Results at Luk Yat House

Remark:

Distance between NSR and Work Area is notional distance

Figure D1.4: Unmitigated Noise Assessment Results at Ying Yat House

Remark:

Distance between NSR and Work Area is notional distance

Figure D1.5: Unmitigated Noise Assessment Results at Yu Yat House

Remark:

Distance between NSR and Work Area is notional distance

Figure D1.6: Unmitigated Noise Assessment Results at Chui Yat House

Remark:
Distance between

Figure D1.7: Unmitigated Noise Assessment Results at Yuet Yat House

Remark:

Distance between NSR and Work Area is notional distance

Figure D1.8: Unmitigated Noise Assessment Results at Sui Yat House

Remark:
Distance between

Figure D1.9: Unmitigated Noise Assessment Results at Mun Wo House

Remark:

Distance between NSR and Work Area is notional distance

Figure D1.10: Unmitigated Noise Assessment Results at Ha Ling Pei Village

Remark:
Distance between

Figure D1.11: Unmitigated Noise Assessment Results at Tung Chung Catholic School Primary Section

Remark:
Distance between

Figure D1.12: Unmitigated Noise Assessment Results at Tung Chung Catholic School Primary Section (during examination period)

Remark:
Distance between

Appendix D2

Detail Noise Calculation (Unmitigated)

TCC and EAP/EEP

Figure D2.1: Unmitigated Noise Assessment Results at Tung Chung Crescent Block 1

R

Distance between NSR and Work Area is notional distance

Figure D2.2: Unmitigated Noise Assessment Results at Tung Chung Crescent Block 3

R

Distance between NSR and Work Area is notional distance

Figure D2.3: Unmitigated Noise Assessment Results at Tung Chung Crescent Block 5

R

Distance between NSR and Work Area is notional distance

Figure D2.4: Unmitigated Noise Assessment Results at Tung Chung Crescent Block 7

Remark:
Distance between

Figure D2.5: Unmitigated Noise Assessment Results at Tung Chung Crescent Block 9

Remark:

Distance between NSR and Work Area is notional distance

Figure D2.6: Unmitigated Noise Assessment Results at Sunshine House International Pre-School (Tung Chung)

Construction Activities	months	Works Zone	SWL	Dist.	Dist. Corr.	Facad	CNL	2023			2024			2025			2026			2027			2028			2029												
								N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D					
Tung Chung Crescent																																						
Site Clearance	1	TCC Work Area	116	137	-51	3	68	68																														
Pipe Pile Activity / Curtain Wall Grouting	2	Launching Shaft	118	160	-52	3	69	69	69																													
	3	Retrieval Shaft	118	137	-51	3	70		70	70	70																											
Construction/Demolition of Noise Enclosure	10	TCC Work Area	115	137	-51	3	67	67	67	67	67	67	67	67	67																							
Excavation + Lifting+ Dewatering (Drill/Split/Break)	12	TCC Enclosure	121	133	-50	3	74									74	74	74	74	74	74	74	74	74	74	74	74											
STP Site Set Up/Assembly/Disassembly	6	STP Site	114	170	-53	3	64										64	64																				
TBM Assembly / Maintenance (inside enclosure)	8	TCC Enclosure	116	133	-50	3	69										69	69	69	69	69																	
TBM Assembly / Maintenance (outside enclosure) Group 1	8	TCC Outside Enclosure	115	138	-51	3	67										67	67	67	67																		
TBM Assembly / Maintenance (outside enclosure) Group 2	8	Forklift Area	101	137	-51	3	53										53	53	53	53																		
TBM Operation (exclude STP)	14	TCC Enclosure	118	133	-50	3	71										71	71	71	71	71	71	71	71														
TBM Operation (only STP)	14	STP Site	115	170	-53	3	65										65	65	65	65	65	65	65	65														
Site Reinstatement	18	TCC Work Area	117	137	-51	3	69											65	65	65	65	65	65	65														
Slab Work	13	TCC Work Area	115	137	-51	3	67											67	67	67	67	67	67	67														
EAP/EEP																																						
Site Clearance	3	EAP/EEP	118	198	-54	3	67	67	67	67								69	69	69	69	69	69	69														
Excavation + Lifting+ Dewatering (Drill/Split/Break)	12	TCA Shaft	121	224	-55	3	69										69	69	69	69	69	69	69	69														
Slope (Rock) + Lifting+ Dewatering / Tie Back Anchor	6	EAP/EEP	122	198	-54	3	71										71	71	71	71	71																	
Building Works	13	EAP/EEP	114	198	-54	3	63											63	63	63	63	63	63	63														
BS Work / Test & Commissioning	26	EAP/EEP	112	198	-54	3	61																															
Predicted CNL at Sunshine House International Pre-School (Tung Chung)								74	73	73	75	75	73	73	73	76	75	75	75	75	73	73	73	77	75	77	77	74	74	73	72	72	73					
Noise Exceedance (Daytime Criteria: 70dB(A))								4	3	3	5	5	3	3	6	5	5	5	5	3	3	3	3	4	4	4	3	3	7	5	7	7	4	4	3	2	2	3

Remark:

Distance between NSR and Work Area is notional distance

Appendix D3

Detail Noise Calculation (Unmitigated) Barging Facility

Location of Construction Site: Barging Facility
Working Period: Daytime

Daytime
Criteria: 75

NSR: Le Bleu Deux Block 6 Le Bleu Deux Block 7 Yu Nga Court

Activity A: Construction of Barging Point Facilities

PME	ID Code	Work Area	Sound Power Level (SWL) of PME				Reflectio n Corr.	Façade Correction, dB(A)
			% Operating Time	SWL, dB(A)	Qty	Total SWL, dB(A)		
Generator, super silenced, 70dB(A) at 7m	CNP 103	Barging Area	100	95	1	95	0.0	3.0
Crane, mobile (diesel)	CNP 048	Barging Area	100	112	1	112	0.0	3.0
Excavator, wheeled/tracked	CNP 081	Barging Area	100	112	1	112	0.0	3.0
Drill, percussive, hand-held (electric)	CNP 064	Barging Area	100	103	2	106	0.0	3.0
Poker, vibratory, hand-held	CNP 170	Barging Area	100	113	2	116	0.0	3.0
Concrete Lorry Mixer	CNP 044	Barging Area	100	109	1	109	0.0	3.0
Derrick Barge (Barging Point 1)	CNP 061	BargingPoint 1	100	104	1	104	0.0	3.0
Tug Boat (Barging Point 1)	CNP 221	BargingPoint 1	100	110	1	110	0.0	3.0
Derrick Barge (Barging Point 2)	CNP 061	BargingPoint 2	100	104	1	104	0.0	3.0
Tug Boat (Barging Point 2)	CNP 221	BargingPoint 2	100	110	1	110	0.0	3.0

PME CNL
Daytime noise exceedance

Dist. to NSR (m)	Correction, dB(A)		Corrected Noise Level, dB(A)
	Dist.	Barrier Effect	
157.7	-51.9	0.0	46.1
157.7	-51.9	0.0	63.1
157.7	-51.9	0.0	63.1
157.7	-51.9	0.0	57.1
157.7	-51.9	0.0	67.1
157.7	-51.9	0.0	60.1
260.0	-56.3	0.0	50.7
260.0	-56.3	0.0	56.7
290.0	-57.2	0.0	49.8
290.0	-57.2	0.0	55.8

70.7
0.0

Dist. to NSR (m)	Correction, dB(A)		Corrected Noise Level, dB(A)
	Dist.	Barrier Effect	
151.7	-51.6	0.0	46.4
151.7	-51.6	0.0	63.4
151.7	-51.6	0.0	63.4
151.7	-51.6	0.0	57.4
151.7	-51.6	0.0	67.4
151.7	-51.6	0.0	60.4
278.0	-56.9	0.0	50.1
278.0	-56.9	0.0	56.1
297.0	-57.4	0.0	49.6
297.0	-57.4	0.0	55.6

71.0
0.0

Dist. to NSR (m)	Correction, dB(A)		Corrected Noise Level, dB(A)
	Dist.	Barrier Effect	
137.0	-50.7	0.0	47.3
137.0	-50.7	0.0	64.3
137.0	-50.7	0.0	64.3
137.0	-50.7	0.0	58.3
137.0	-50.7	0.0	68.3
137.0	-50.7	0.0	61.3
314.0	-57.9	0.0	49.1
314.0	-57.9	0.0	55.1
278.0	-56.9	0.0	50.1
278.0	-56.9	0.0	55.1
278.0	-56.9	0.0	56.1

71.8
0.0

Activity B1+B2: Barging Point Operation

PME	ID Code	Work Area	Sound Power Level (SWL) of PME				Reflectio n Corr.	Façade Correction, dB(A)
			% Operating Time	SWL, dB(A)	Qty	Total SWL, dB(A)		
Generator, super silenced, 70dB(A) at 7m	CNP 103	Barging Area	100	95	2	98	0.0	3.0
Dump truck, gross vehicle weight \leq 38 tonne	-	Barging Area	-	80	-	80	-	3.0
Derrick Barge	CNP 061	BargingPoint 1	100	104	3	109	0.0	3.0
Tug Boat	CNP 221	BargingPoint 1	100	110	1	110	0.0	3.0
Derrick Barge	CNP 061	BargingPoint 2	100	104	3	109	0.0	3.0
Tug Boat	CNP 221	BargingPoint 2	100	110	1	110	0.0	3.0

PME CNL
Daytime noise exceedance

Dist. to NSR (m)	Correction, dB(A)		Corrected Noise Level, dB(A)
	Dist.	Barrier Effect	
157.7	-51.9	0.0	49.1
157.7	-22.0	0.0	61.2
260.0	-56.3	0.0	55.5
260.0	-56.3	0.0	56.7
290.0	-57.2	0.0	54.5
290.0	-57.2	0.0	55.8

64.6
0.0

Dist. to NSR (m)	Correction, dB(A)		Corrected Noise Level, dB(A)
	Dist.	Barrier Effect	
151.7	-51.6	0.0	49.4
151.7	-21.8	0.0	61.4
278.0	-56.9	0.0	54.9
278.0	-56.9	0.0	56.1
297.0	-57.4	0.0	54.3
297.0	-57.4	0.0	55.6

64.5
0.0

Dist. to NSR (m)	Correction, dB(A)		Corrected Noise Level, dB(A)
	Dist.	Barrier Effect	
137.0	-50.7	0.0	50.3
137.0	-21.4	0.0	61.8
314.0	-57.9	0.0	53.9
314.0	-57.9	0.0	55.1
278.0	-56.9	0.0	54.9
278.0	-56.9	0.0	56.1

64.6
0.0

Activity C: Demolition of Barging Point Facilities

</div

Appendix E

Proposed Noise Mitigation Measures

Appendix E1

Proposed Noise Mitigation Measures

Multi-phase Construction for D-wall Construction

Figure E1.1: Zoning of Daytime D-wall Construction at TCW for Phase 1





Figure E1.2: Zoning of Daytime D-wall Construction at TCW for Phase 2



Appendix E2

Proposed Noise Mitigation Measures

Retractable Noise Barrier

Figure E2.1: Catalog of Retractable Noise Barrier

Flexible Sound Shield™ is a free hanging type of noise blanket, outer skin made of water-resistant canvas and hydrophobic fabric with acoustic infill. Its soft rollable properties and assembly feature make **Flexible Sound Shield™** an appropriate noise mitigation measures for temporary noise barrier or noisy equipment treatment in difference situation, condition and most of scenarios.

PRODUCT FEATURE

- Light-weighted, thin and cost-effective
- Flexible for installation and easy storage
- Durable and suitable for construction sites or equipment application
- Complied with authority recommend requirement of temporary noise barriers specification
- Specially designed Wind Penetration Mechanism (WPM) model available

PRODUCT SPECIFICATION

Model	Panel Surface Density	Nominal Thickness	Acoustic Performance
FSS-4-WPM	4 kg/m ²	35 mm	STC 21
FSS-5	5 kg /m ²	15 mm	STC 24
FSS-7	7 kg /m ²	18 mm	STC 27
FSS-9	9 kg /m ²	20 mm	STC 30

Note: Acoustic performance in on-site insertion loss of previous project test result is available to provide upon request.



Advantage of Flexible Sound Shield™ :

1. Light-weighted, thin, and Cost-effective

Flexible Sound Shield™ is engineered to be lightweight and thin, offering cost-effective solution without compromising on noise reduction capabilities.

2. Easy Installation and Convenient Storage

With its soft and rollable properties, **Flexible Sound Shield™** offers effortless installation and convenient storage options. Its flexibility allows for quick and hassle-free setup, saving you valuable time.



3. Adaptability to Different Situations

Flexible Sound Shield™ is designed to be versatile, making it suitable for a wide range of noise mitigation needs. It can be easily installed in various situation, offering effective noise reduction wherever it is required.

4. Durability for Construction Sites and Equipment

Build to withstand demanding environments, the **Flexible Sound Shield™** is highly durable and well-suited for construction sites and equipment applications. Its robust construction ensures long-lasting performance in challenging conditions.



5. Compliance with Recommended Specifications

Flexible Sound Shield™ fully complies with the recommended requirements for temporary noise barriers. Rest assured that you are investing in a product that meets the highest industry standards.

Figure E2.2: Design of 9m High Retractable Noise Barrier




Figure E2.3: Noise Barrier Schematic for D-wall Construction





Figure E2.4: Sectional Drawing of Noise Barrier for D-wall Construction



Remark: The above sectional drawing shows the minimum height of the noise barrier at the worst-case NSR (i.e. Fuk Yat House). Similar calculations are conducted for other NSRs.

Figure E2.5: Noise Barrier Schematic during Phase 2





Figure E2.6: Sample Drawings of Individual Noise Enclosures in STP Site






Photo E2.1: Sample Photo of Retractable Noise Barrier



Photo E2.3: Sample Photo of Noise Barrier along Site boundary



Photo E2.2: Sample Photo of 7m High Retractable Noise Barrier



Photo E2.4: Sample Photo of Noise Barrier Screening PME



**Photo E2.5: Sample Photo of Semi Noise Enclosure
Screening the Breaker Head of Mini-robot Mounted
Breaker**

Appendix E3

Proposed Noise Mitigation Measures

Noise Enclosure and Noise Cover at Tung Chung Crescent





Figure E3.1: Noise Enclosure and Noise Cover Setup at TCC

Figure E3.2: Sample Drawing of Noise Enclosure

	Noise Enclosure
	Noise Cover
	Tung Chung Crescent
	PME Access Door
	Intake Silencer
	Outlet Silencer
	Double Man-access Door
	External Cover
	Decorative Curtain
	Footbridge






Figure E3.3: Drawing of Typical Man-access Double Door




Figure E3.4: Drawing of Typical Silencer



Photo E3.1: Sample Photos of Noise Enclosure (Central Kowloon Route – Central Tunnel)




Photo E3.2: Sample Photos of Noise Cover (Central Kowloon Route – Central Tunnel)



Photo E3.3: Sample Photos of STP (Left) and Filter Press (Right) (Trunk Road T2)

Appendix E4

Proposed Noise Mitigation Measures

Quieter Construction Equipment/Methods

BMA's way forward

MC96 Electric

- Modular design:
Diesel engine → electric motor
Fuel tank → control cabinet
- 550 kW asynchronous motor
(>700 kW for 60 seconds)
- Power supply via standard interface:
690 V AC (50/60Hz)
2 x L1, 2 x L2, 2x L3, PE
- 690V, 400V, 230V, 24V on board
- Flexible concept!



BAUER MC - Duty-cycle Cranes

MC 96 electric drive - noise emission test

In the EN standard system a noise level limit and according measuring conditions are not defined for Duty-cycle Cranes , but for Lift Cranes only. (Directive 2000/14/EC, Annex VI, and Directive 2005/88/EC)

Current standard with **CAT C18 Tier 2 diesel engine**

Lifting mode	w/o SPK dB(A)	SPK dB(A)
Noise level limit (acc. to a.m. EN standard, guaranteed)	112	109
Duty-cycle mode		
Noise level MC 96 acc. to test	113	110

MC 96 electric drive

Duty-cycle mode

Noise level MC 96 electric drive acc. to test (guaranteed)

106 dB(A)



Figure E4.1: Technical Specification of Electrical Mobile Crane for Trench Cutter and Hydraulic Grab

Figure E4.3: Technical Specification of Electrical Mobile Crane for Trench Cutter and Hydraulic Grab (con't)

BAUER MC - Duty-cycle Cranes

MC 96 Electric drive

Advantages

- Improvement in environmental sustainability through reduced exhaust and noise emissions
- High energy efficiency due to modern three-phase asynchronous motor
- Excellent flexibility of use thanks to an integrated frequency converter
- Different E-connection concepts can be implemented
- High system availability
- Innovative concept for set-up operation via an autonomous secondary drive
- Uncomplicated conversion to a diesel-hydraulic drive possible




Figure E4.2: Technical Specification of Electrical Mobile Crane for Trench Cutter and Hydraulic Grab (con't)

Photo E4.1: Mini-robot Mounted Breaker





Figure E4.4: Schematic Drawing of Top-down Method

Appendix E5

Proposed Noise Mitigation Measures

Other Mitigation Measures



Photo E5.1: Sample Photo of Barriers at Engine Box



Photo E5.3: Sample Photo of Acoustic Plenum



Photo E5.2: Sample Photo of Silencer at Exhaust



Photo E5.4: Sample Photo of Acoustic Plenum

Efficient and environmentally friendly

The reduction of all kinds of emissions protects both the environment and your employees. Furthermore, optimising the emission load makes it possible to use your machines even in sensitive working environments and makes the workflow more economic. Liebherr offers a range of retrofits to help our machines to work more efficiently and more ecologically.



Eco-Silent Mode

Liebherr's Eco-Silent Mode reduces noise emissions through decreasing the engine speed to a predefined power level. Further reductions can be achieved by lowering the fan speed of charge air and water cooler. This is especially advantageous when working in cities or even at night. Lower speeds also result in reduced fuel consumption per working cycle. Preselection is done in the operator's cab where all performance values can be monitored. Settings are saved even when the machine is switched off.

Your benefits

- Reduced noise emission
- Reduced fuel consumption per work cycle
- Increased jobsite flexibility
- Less wear and tear

Noise reduction up to 4 dB, depending on the machine.





Figure E5.1: Catalog of Eco-silent Mode System for Trench Cutter and Hydraulic Grab

Appendix F

Implementation Schedule

Table F1: Implementation Schedule of Noise Mitigation Measures

Ref. Section in CNMP	Noise Mitigation Measures	Objectives of the Measures	Implementation Party	Location	Timing	Requirement
3.5.3 – 3.5.5	Multi-phase Construction for D-wall Construction	To minimize extensive construction noise impact arising from the same work zone to nearby NSRs	Contractor	TCW Station	Phase 1 to Phase 2	EIAO-TM, NCO
3.5.6	Separation of Major PMEs for D-wall Construction	To minimize extensive construction noise impact arising from the same work zone to nearby NSRs	Contractor	TCW Station	Phase 1 to Phase 2	EIAO-TM, NCO
3.5.7 – 3.5.11	Retractable Noise Barrier • Retractable Noise Barrier for D-wall Construction near Yat Tung Estate • Retractable Noise Barrier for NSR at Ma Wan Chung	To minimize construction noise impact arising from the Project at the affected NSRs near TCW	Contractor	TCW Station	Construction Phase	EIAO-TM, NCO
3.5.12 – 3.5.13	Noise Enclosure and Noise Cover for TBM Launching Shaft/Retrieval Shaft and STP near TCC	To minimize construction noise impact arising from the Project at the affected NSRs near TCC	Contractor	TCC	Construction Phase	EIAO-TM, NCO
3.5.14 – 3.5.15	Semi Noise Enclosure, Noise Barrier and Noise Cover for the Mucking Out Location at the EAP/EEP near Shun Tung Road	To minimize construction noise impact arising from the Project at the affected NSRs near EAP/EEP	Contractor	EAP/EEP	Construction Phase	EIAO-TM, NCO

Ref. Section in CNMP	Noise Mitigation Measures	Objectives of the Measures	Implementation Party	Location	Timing	Requirement
3.5.16 – 3.5.25	Quieter Construction Equipment/Method: <ul style="list-style-type: none"> • QPME • Electric Plants • TBM • Top-down Method for TCW Station Construction • Use of Mini-robot Mounted Breaker • Use of Mini-robot Mounted Hydraulic Crusher • Use of Hydraulic Splitter • Use of Wire Saw • Use of Non-explosive Chemical Expansion Agent • Use of Non-percussive Piling 	To minimize construction noise impact arising from the Project at the affected NSRs	Contractor	Construction Work Sites	Construction Phase	EIAO-TM, NCO
3.5.26	Good Site Practices <ul style="list-style-type: none"> • Only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction programme; • Machines and plant (such as trucks, cranes) that may be in intermittent use should be shut down between work periods or should be throttled down to a minimum; • Plant known to emit noise strongly in one direction, where possible, should be orientated so that the noise is directed away from nearby NSRs; • Silencers or mufflers which available on construction equipment should be properly fit and maintained during the construction works; • Spoil transportation routes should be directed away from NSRs as far as practicable; • Mobile plant should be sited as far away from NSRs as possible and practicable; • Material stockpiles, site office and other structures should be effectively utilised, where practicable, to screen noise from on-site construction activities; • Noise monitoring at selected NSRs should be conducted as far as practicable; • Designated unloading areas should be provided at barging point away from the NSR as far as possible; 	To minimize construction noise impact arising from the Project at the affected NSRs	Contractor	Construction Work Sites	Construction Phase	EIAO-TM, NCO

	<ul style="list-style-type: none"> All practicable mitigation measures should be executed to minimize noise impact to the NSRs. 					
3.5.27	<p>Other Noise Mitigation Measures</p> <ul style="list-style-type: none"> Engine box noise barriers, exhaust silencer and eco-silent mode system on Trench Cutter and Hydraulic Grab Acoustic plenum on Drilling Rig Local noise enclosure on PMEs such as Air Compressor, Grout Station and Grout Pump Euro V/VI Concrete Truck equipped with EGR and SWL measurement for Concrete Truck Retractable noise barrier for Rock Drill and Hydraulic Breaker Retractable noise barrier for other activities where required 	To minimize construction noise impact arising from the Project at the affected NSRs	Contractor	Construction Work Sites	Construction Phase	EIAO-TM, NCO

Appendix G

Detail Noise Calculation (Mitigated)

Appendix G1

Detail Noise Calculation (Mitigated)

TCW

Figure G1.1: Mitigated Noise Assessment Results at Ma Wan Chung

Remark:
Distance between

Figure G1.2: Mitigated Noise Assessment Results at Fuk Yat House

Remark:

Distance between NSR and Work Area is notional distance

Figure G1.3: Mitigated Noise Assessment Results at Luk Yat House

Construction Activities	months	Works Zone	SWL	Dist	Dist. Corr	Façade Cor	CNL	2023			2024			2025			2026			2027			2028			2029									
								N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D		
Site Clearance / Pretreatment Works	1	zone 2b	101	86	-47	3	57	57																											
	1	zone 3a	101	295	-57	3	47	47																											
	1	Ent A	101	41	-40	3	64																												
	2	NVS	101	266	-56	3	48	48	48																										
Pretreatment for Retaining Wall	1	zone 2b	101	86	-47	3	57	57																											
	1	zone 3a	101	295	-57	3	47	47																											
	1	Ent A	101	41	-40	3	64																												
	2	NVS	101	266	-56	3	48	48	48																										
Footbridge Demolition	2	Footbridge	103	67	-45	3	61	61	61																										
	5	zone 1a	97	26	-36	3	64																												
	4	zone 1b	97	29	-37	3	63																												
	6	zone 2a	97	144	-51	3	49	49	49	49																									
D-wall Construction with Trench Cutter	4	zone 2b	97	86	-47	3	53																												
	3	zone 3a	97	295	-57	3	43																												
	7	zone 3b	97	217	-55	3	45																												
	6	zone 1a	97	26	-36	3	64																												
D-wall Construction with Hydraulic Grab / Mechanical Grab / Concreting	9	zone 1b	97	29	-37	3	63																												
	2	zone 2a	97	144	-51	3	49																												
	6	zone 2b	97	86	-47	3	53																												
	7	zone 3a	97	295	-57	3	43	43	43	43																									
H-pile Activity	9	zone 3b	97	217	-55	3	45																												
	4	Ent A	97	41	-40	3	60																												
	6	NVS	97	266	-56	3	44																												
	5	zone 1a	101	26	-36	3	68																												
Excavation + Lifting Work + Dewatering	2	zone 1b	101	29	-37	3	67																												
	9	zone 2a	101	144	-51	3	53																												
	5	zone 2b	101	86	-47	3	57																												
	4	zone 3a	101	295	-57	3	47																												
D-wall Test / Capping Bream with Top Slab	10	zone 3b	101	217	-55	3	49	49	49	49																									
	7	Ent A	101	41	-40	3	64																												
	6	NVS	101	266	-56	3	48																												
	3	zone 1a	103	26	-36	3	70																												
Pump Test	3	zone 1b	103	29	-37	3	69																												
	3	zone 2a	103	144	-51	3	55																												
	2	zone 2b	103	86	-47	3	58																												
	8	zone 3a	103	295	-57	3	48																												
TBM Operation	8	zone 3b	103	217	-55	3	50																												
	5	Ent A	103	41	-40	3	65																												
	8	NVS	103	266	-56	3	49																												
	1	zone 1a	95	26	-36	3	62																												
Slab Work	1	zone 1b	95	29	-37	3	61																												
	2	zone 2a	95	144	-51	3	55																												
	2	zone 2b	95	86	-47	3	51																												
	2	zone 3a	95	295	-57	3	41																												
OTE Precast Work	2	zone 3b	95	217	-55	3	43																												
	1	Ent A	95	41	-40	3	66																												
	3	NVS	95	266	-56	3	50																												
	1	zone 1a	96	26	-36	3	63																												
Precast Work	1	zone 1b	96	29	-37	3	62																												
	1	zone 2a	96	144	-51	3	52																												
	1	zone 2b	96	86	-47																														

Remark:
Distance between

Figure G1.4: Mitigated Noise Assessment Results at Ying Yat House

Construction Activities	months	Works Zone	SWL	Dist	Dist. Corr	Façade Corr	CNL	2023			2024			2025			2026			2027			2028			2029										
								N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D			
Site Clearance / Pretreatment Works	1	zone 2b	101	-38	-40	3	64	64																												
	1	zone 3a	101	295	-57	3	47	47																												
	1	Ent A	101	43	-41	3	63																													
	2	NVS	101	210	-54	3	50	50	50	50																										
Pretreatment for Retaining Wall	1	zone 2b	101	38	-40	3	64	64																												
	1	zone 3a	101	295	-57	3	47	47																												
	1	Ent A	101	43	-41	3	63																													
	2	NVS	101	210	-54	3	50	50	50	50																										
Footbridge Demolition	2	Footbridge	103	125	-50	3	56	56	56	56																										
	5	zone 1a	97	22	-35	3	65																													
D-wall Construction with Trench Cutter	4	zone 1b	97	68	-45	3	55																													
	6	zone 2a	97	102	-48	3	52	52	52	52																										
	4	zone 2b	97	38	-40	3	60																													
	3	zone 3a	97	295	-57	3	43																													
	7	zone 3b	97	170	-53	3	47																													
	6	zone 1a	97	22	-35	3	65																													
	9	zone 1b	97	68	-45	3	55																													
D-wall Construction with Hydraulic Grab / Mechanical Grab / Concreting	2	zone 2a	97	102	-48	3	52																													
	6	zone 2b	97	38	-40	3	60																													
	7	zone 3a	97	295	-57	3	43	43	43	43																										
	9	zone 3b	97	170	-53	3	47																													
	4	Ent A	97	43	-41	3	59																													
	6	NVS	97	210	-54	3	46																													
	5	zone 1a	101	22	-35	3	69	69	69	69																										
H-pile Activity	2	zone 1b	101	68	-45	3	59																													
	9	zone 2a	101	102	-48	3	56																													
	5	zone 2b	101	38	-40	3	64																													
	4	zone 3a	101	295	-57	3	47																													
	10	zone 3b	101	170	-53	3	51	51	51	51																										
	7	Ent A	101	43	-41	3	63																													
	6	NVS	101	210	-54	3	50																													
Excavation + Lifting Work + Dewatering	3	zone 1a	102	22	-35	3	70																													
	4	zone 1b	102	68	-45	3	60																													
	4	zone 2a	102	102	-48	3	57																													
	4	zone 2b	102	38	-40	3	65																													
	8	zone 3a	102	295	-57	3	48																													
	9	zone 3b	102	170	-53	3	52																													
	8	Ent A	102	43	-41	3	64																													
D-wall Test / Capping Bream with Top Slab	3	zone 1a	103	22	-35	3	71																													
	3	zone 1b	103	68	-45	3	61																													
	3	zone 2a	103	102	-48	3	58																													
	3	zone 2b	103	38	-40	3	66																													
	5	zone 3a	103	295	-57	3	49																													
	4	zone 3b	103	170	-53	3	53																													
	5	Ent A	103	43	-41	3	65																													
Pump Test	1	zone 1a	95	22	-35	3	63																													
	1	zone 1b	95	68	-45	3	53																													
	2	zone 2a	95	102	-48	3	50																													
	2	zone 2b	95	38	-40	3	58																													
	2	zone 3a	95	295	-57	3	41																													
	2																																			

Remark:

Distance between NSR and Work Area is notional distance

Figure G1.5: Mitigated Noise Assessment Results at Yu Yat House

Remark:
Distance between

Figure G1.6: Mitigated Noise Assessment Results at Chui Yat House

Remark:
Distance between

Figure G1.7: Mitigated Noise Assessment Results at Yuet Yat House

Remark:
Distance between

Figure G1.8: Mitigated Noise Assessment Results at Sui Yat House

Remark:
Distance between

Figure G1.9: Mitigated Noise Assessment Results at Mun Wo House

Remark:
Distance between

Figure G1.10: Mitigated Noise Assessment Results at Ha Ling Pei Village

Remark:
Distance between

Figure G1.11: Mitigated Noise Assessment Results at Tung Chung Catholic School Primary Section

Remark:

1. During examination period, works at zone 3a and 3b will not be operated (see Figure G1.12).
 2. Distance between NSR and Work Area is notional distance

Figure G1.12: Mitigated Noise Assessment Results at Tung Chung Catholic School Primary Section (during examination period)

Remark:

- 1. During examination period, works at zone 3a (site clearance / pretreatment works, pretreatment for retaining wall, excavation and lifting work, D-wall test / capping bream with top slab) and 3b (H-pile activity, excavation and lifting work, D-wall test / capping bream with top slab) in months with noise exceedance will not be operated.**

2. Distance between NSR and Work Area is notional distance

Appendix G2

Detail Noise Calculation (Mitigated) *TCC and EAP/EEP*

Figure G2.1: Mitigated Noise Assessment Results at Tung Chung Crescent Block 1

Construction Activities	months	Works Zone	SWL	Dist	Dist. Corr	Façade Corr	CNL	2023			2024			2025			2026			2027			2028			2029								
								N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	
Tung Chung Crescent																																		
Site Clearance	1	TCC Work Area	114	78	-46	3	71	71																										
Pipe Pile Activity / Curtain Wall Grouting	2	Launching Shaft	109	73	-45	3	67	67	67																									
	3	Retrieval Shaft	109	88	-47	3	65		65	65	65																							
Construction/Demolition of Noise Enclosure	10	TCC Work Area	109	78	-46	3	66	66	66	66	66	66	66	66	66																			
Excavation + Lifting+ Dewatering (Drill/Split/Break)	12	TCC Enclosure	111	70	-45	3	69					69	69	69	69	69	69	69	69	69	69	69												
STP Site Set Up Assembly/Disassembly	6	STP Site	109	53	-42	3	70					70	70										70	70	70	70								
TBM Assembly / Maintenance (inside enclosure)	8	TCC Enclosure	106	70	-45	3	64									64	64	64	64					64	64	64	64							
TBM Assembly / Maintenance (outside enclosure) Group 1	8	TCC Outside Enclosure	113	86	-47	3	69									69	69	69	69					69	69	69	69							
TBM Assembly / Maintenance (outside enclosure) Group 2	8	Forklift Area	101	75	-46	3	58									58	58	58	58					58	58	58	58							
TBM Operation (exclude STP)	14	TCC Enclosure	108	70	-45	3	66									66	66	66	66	66	66	66	66	66	66	66	66							
TBM Operation (only STP)	14	STP Site	107	53	-42	3	68									68	68	68	68	68	68	68	68	68	68	68	68							
Site Reinstatement	18	TCC Work Area	109	78	-46	3	66																											
Slab Work	13	TCC Work Area	107	78	-46	3	64										64	64	64	64	64	64	64			64	64	64	64	64				
EAP/EEP																																		
Site Clearance	3	EAP/EEP	110	141	-51	3	62	62	62	62																								
Excavation + Lifting+ Dewatering (Drill/Split/Break)	12	TCA Shaft	112	140	-51	3	64				64	64	64	64	64	64	64	64	64	64	64													
Slope (Rock) + Lifting+ Dewatering / Tie Back Anchor	6	EAP/EEP	113	141	-51	3	65	65	65	65	65	65	65																					
Building Works	13	EAP/EEP	111	141	-51	3	63									63	63	63	63	63	63	63	63	63	63	63	63							
BS Work / Test & Commissioning	26	EAP/EEP	104	141	-51	3	56															56	56	56	56	56	56	56	56	56	56	56		

Predicted CNL at Tung Chung Crescent Block 1
 Noise Exceedance (Daytime Criteria: 75dB(A))

Remark:

Distance between NSR and Work Area is notional distance

Figure G2.2: Mitigated Noise Assessment Results at Tung Chung Crescent Block 3

Construction Activities	months	Works Zone	SWL	Dist	Dist. Corr.	Façade Corr.	CNL	2023			2024			2025			2026			2027			2028			2029									
								N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D		
Tung Chung Crescent																																			
Site Clearance	1	TCC Work Area	114	73	-45	3	72	72																											
Pipe Pile Activity / Curtain Wall Grouting	2	Launching Shaft	109	72	-45	3	67	67	67																										
	3	Retrieval Shaft	109	66	-44	3	68		68	68	68																								
Construction/Demolition of Noise Enclosure	10	TCC Work Area	109	73	-45	3	67	67	67	67	67	67	67	67	67																				
Excavation + Lifting+ Dewatering (Drill/Split/Break)	12	TCC Enclosure	111	63	-44	3	70									70	70	70	70	70	70	70	70	70	70	70	70	70	70	70	70	70			
STP Site Set Up/Assembly/Disassembly	6	STP Site	109	134	-51	3	61										61	61																	
TBM Assembly / Maintenance (inside enclosure)	8	TCC Enclosure	106	63	-44	3	65										65	65	65	65															
TBM Assembly / Maintenance (outside enclosure) Group 1	8	TCC Outside Enclosure	113	90	-47	3	69										69	69	69	69															
TBM Assembly / Maintenance (outside enclosure) Group 2	8	Forklift Area	101	49	-42	3	62										62	62	62	62															
TBM Operation (exclude STP)	14	TCC Enclosure	108	63	-44	3	67										67	67	67	67	67	67	67	67	67	67	67	67	67	67	67	67	67		
TBM Operation (only STP)	14	STP Site	107	134	-51	3	59										59	59	59	59	59	59	59	59	59	59	59	59	59	59	59	59	59		
Site Reinstatement	18	TCC Work Area	109	73	-45	3	67																												
Slab Work	13	TCC Work Area	107	73	-45	3	65											65	65	65	65	65	65	65											
EAP/EEP																																			
Site Clearance	3	EAP/EEP	110	189	-54	3	59	59	59	59	59																								
Excavation + Lifting+ Dewatering (Drill/Split/Break)	12	TCA Shaft	112	183	-53	3	62									62	62	62	62	62	62	62	62	62	62	62	62	62	62	62	62	62	62		
Slope (Rock) + Lifting+ Dewatering / Tie Back Anchor	6	EAP/EEP	113	189	-54	3	62									62	62	62	62	62	62	62	62	62	62	62	62	62	62	62	62	62	62		
Building Works	13	EAP/EEP	111	189	-54	3	60										60	60	60	60	60	60	60	60	60	60	60	60	60	60	60	60	60		
BS Work / Test & Commissioning	26	EAP/EEP	104	189	-54	3	53											53	53	53	53	53	53	53	53	53	53	53	53	53	53	53	53	53	53

Predicted CNL at Tung Chung Crescent Block 3
 Noise Exceedance (Daytime Criteria: 75dB(A))

Remark:

Distance between NSR and Work Area is notional distance

Figure G2.3: Mitigated Noise Assessment Results at Tung Chung Crescent Block 5

Construction Activities	months	Works Zone	SWL	Dist	Dist. Corr	Façade Corr	CNL	2023			2024			2025			2026			2027			2028			2029								
								N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	
Tung Chung Crescent																																		
Site Clearance	1	TCC Work Area	114	69	-45	3	72	72																										
Pipe Pile Activity / Curtain Wall Grouting	2	Launching Shaft	109	79	-46	3	66	66																										
	3	Retrieval Shaft	109	58	-43	3	69		69	69	69																							
Construction/Demolition of Noise Enclosure	10	TCC Work Area	109	69	-45	3	67	67	67	67	67	67	67	67	67	67																		
Excavation + Lifting+ Dewatering (Drill/Split/Break)	12	TCC Enclosure	111	59	-43	3	71										71	71	71	71	71	71	71	71	71									
STP Site Set Up/Assembly/Disassembly	6	STP Site	109	169	-53	3	59											59	59															
TBM Assembly / Maintenance (inside enclosure)	8	TCC Enclosure	106	59	-43	3	66										66	66	66	66														
TBM Assembly / Maintenance (outside enclosure) Group 1	8	TCC Outside Enclosure	113	83	-46	3	70										70	70	70	70														
TBM Assembly / Maintenance (outside enclosure) Group 2	8	Forklift Area	101	43	-41	3	63										63	63	63	63														
TBM Operation (exclude STP)	14	TCC Enclosure	108	59	-43	3	68										68	68	68	68	68	68	68											
TBM Operation (only STP)	14	STP Site	107	169	-53	3	57										57	57	57	57	57	57	57											
Site Reinstatement	18	TCC Work Area	109	69	-45	3	67										57	57	57	57	57	57	57											
Slab Work	13	TCC Work Area	107	69	-45	3	65										65	65	65	65	65	65	65											
EAP/EEP																																		
Site Clearance	3	EAP/EEP	110	182	-53	3	60	60	60	60	60	60	60	60	60																			
Excavation + Lifting+ Dewatering (Drill/Split/Break)	12	TCA Shaft	112	187	-53	3	62										62	62	62	62	62	62	62	62										
Slope (Rock) + Lifting+ Dewatering / Tie Back Anchor	6	EAP/EEP	113	182	-53	3	63	63	63	63	63	63	63	63	63																			
Building Works	13	EAP/EEP	111	182	-53	3	61										61	61	61	61	61	61	61	61										
BS Work / Test & Commissioning	26	EAP/EEP	104	182	-53	3	54										54	54	54	54	54	54	54	54	54	54	54	54	54	54	54	54		

Predicted CNL at Tung Chung Crescent Block 5
 Noise Exceedance (Daytime Criteria: 75dB(A))

Remark:

Distance between NSR and Work Area is notional distance

Figure G2.4: Mitigated Noise Assessment Results at Tung Chung Crescent Block 7

Construction Activities	months	Works Zone	SWL	Dist	Dist. Corr	Façade Corr	CNL	2023			2024			2025			2026			2027			2028			2029														
								N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D							
Tung Chung Crescent																																								
Site Clearance	1	TCC Work Area	114	77	-46	3	71	71																																
Pipe Pile Activity / Curtain Wall Grouting	2	Launching Shaft	109	96	-48	3	64	64	64																															
	3	Retrieval Shaft	109	77	-46	3	66		66	66	66	66	66	66	66	66	66	66	66	66	66	66	66	66	66	66	66	66	66	66	66	66								
Construction/Demolition of Noise Enclosure	10	TCC Work Area	109	77	-46	3	66	66	66	66	66	66	66	66	66	66	66	66	66	66	66	66	66	66	66	66	66	66	66	66	66	66								
Excavation + Lifting+ Dewatering (Drill/Split/Break)	12	TCC Enclosure	111	73	-45	3	69									69	69	69	69	69	69	69	69	69	69	69	69	69	69	69	69	69	69	69	69					
STP Site Set Up/Assembly/Disassembly	6	STP Site	109	116	-49	3	63										63	63																						
TBM Assembly / Maintenance (inside enclosure)	8	TCC Enclosure	106	73	-45	3	64										64	64	64	64																				
TBM Assembly / Maintenance (outside enclosure) Group 1	8	TCC Outside Enclosure	113	78	-46	3	70										70	70	70	70																				
TBM Assembly / Maintenance (outside enclosure) Group 2	8	Forklift Area	101	74	-45	3	59										59	59	59	59																				
TBM Operation (exclude STP)	14	TCC Enclosure	108	73	-45	3	66										66	66	66	66	66	66	66	66																
TBM Operation (only STP)	14	STP Site	107	116	-49	3	61										61	61	61	61	61	61	61	61																
Site Reinstatement	18	TCC Work Area	109	77	-46	3	66																																	
Slab Work	13	TCC Work Area	107	77	-46	3	64																																	
EAP/EEP																																								
Site Clearance	3	EAP/EEP	110	137	-51	3	62	62	62	62																														
Excavation + Lifting+ Dewatering (Drill/Split/Break)	12	TCA Shaft	112	139	-51	3	64										64	64	64	64	64	64	64	64	64	64	64	64	64	64	64	64	64	64	64	64				
Slope (Rock) + Lifting+ Dewatering / Tie Back Anchor	6	EAP/EEP	113	137	-51	3	65	65	65	65	65	65	65	65	65																									
Building Works	13	EAP/EEP	111	137	-51	3	63																																	
BS Work / Test & Commissioning	26	EAP/EEP	104	137	-51	3	56																																	

Predicted CNL at Tung Chung Crescent Block 7
 Noise Exceedance (Daytime Criteria: 75dB(A))

Remark:

Distance between NSR and Work Area is notional distance

Figure G2.5: Mitigated Noise Assessment Results at Tung Chung Crescent Block 9

Construction Activities	months	Works Zone	SWL	Dist	Dist. Corr.	Façade Corr.	CNL	2023			2024			2025			2026			2027			2028			2029										
								N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D			
Tung Chung Crescent																																				
Site Clearance	1	TCC Work Area	114	70	-45	3	72	72																												
Pipe Pile Activity / Curtain Wall Grouting	2	Launching Shaft	109	87	-47	3	65	65	65																											
	3	Retrieval Shaft	109	94	-47	3	65		65	65	65																									
Construction/Demolition of Noise Enclosure	10	TCC Work Area	109	70	-45	3	67	67	67	67	67	67	67	67	67	67	67	67	67	67	67	67	67	67	67	67	67	67	67	67	67	67				
Excavation + Lifting+ Dewatering (Drill/Split/Break)	12	TCC Enclosure	111	90	-47	3	67									67	67	67	67	67	67	67	67	67	67	67	67	67	67	67	67	67	67	67	67	
STP Site Set Up Assembly/Disassembly	6	STP Site	109	38	-40	3	72									72	72																			
TBM Assembly / Maintenance (inside enclosure)	8	TCC Enclosure	106	90	-47	3	62									62	62	62	62																	
TBM Assembly / Maintenance (outside enclosure) Group 1	8	TCC Outside Enclosure	113	63	-44	3	72									72	72	72	72																	
TBM Assembly / Maintenance (outside enclosure) Group 2	8	Forklift Area	101	105	-48	3	56									56	56	56	56																	
TBM Operation (exclude STP)	14	TCC Enclosure	108	90	-47	3	64									64	64	64	64	64	64	64	64													
TBM Operation (only STP)	14	STP Site	107	38	-40	3	70									70	70	70	70	70	70	70	70	70												
Site Reinstatement	18	TCC Work Area	109	70	-45	3	67									70	70	70	70	70	70	70	70	70												
Slab Work	13	TCC Work Area	107	70	-45	3	65									65	65	65	65	65	65	65	65	65												
EAP/EEP																																				
Site Clearance	3	EAP/EEP	110	64	-44	3	69	69	69	69																										
Excavation + Lifting+ Dewatering (Drill/Split/Break)	12	TCA Shaft	112	74	-45	3	70									70	70	70	70	70	70	70	70	70	70											
Slope (Rock) + Lifting+ Dewatering / Tie Back Anchor	6	EAP/EEP	113	64	-44	3	72									72	72	72	72	72	72	72	72	72	72											
Building Works	13	EAP/EEP	111	64	-44	3	70									70	70	70	70	70	70	70	70	70	70											
BS Work / Test & Commissioning	26	EAP/EEP	104	64	-44	3	63									63	63	63	63	63	63	63	63	63	63	63	63	63	63	63	63	63	63	63		

Predicted CNL at Tung Chung Crescent Block 9
 Noise Exceedance (Daytime Criteria: 75dB(A))

Remark:

Distance between NSR and Work Area is notional distance

Figure G2.6: Mitigated Noise Assessment Results at Sunshine House International Pre-School (Tung Chung)

Construction Activities	months	Works Zone	SWL	Dist	Dist. Corr	Façade Corr	CNL	2023			2024			2025			2026			2027			2028			2029														
								N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D							
Tung Chung Crescent																																								
Site Clearance	1	TCC Work Area	114	137	-51	3	66	66																																
Pipe Pile Activity / Curtain Wall Grouting	2	Launching Shaft	109	160	-52	3	60	60	60																															
	3	Retrieval Shaft	109	137	-51	3	61		61	61	61	61	61	61	61	61	61	61	61	61	61	61	61	61	61	61	61	61	61	61	61	61								
Construction/Demolition of Noise Enclosure	10	TCC Work Area	109	137	-51	3	61	61	61	61	61	61	61	61	61	61	61	61	61	61	61	61	61	61	61	61	61	61	61	61	61	61								
Excavation + Lifting+ Dewatering (Drill/Split/Break)	12	TCC Enclosure	111	133	-50	3	64										64	64	64	64	64	64	64	64	64	64	64	64	64	64	64	64	64	64	64					
STP Site Set Up Assembly/Disassembly	6	STP Site	109	170	-53	3	59											59	59																					
TBM Assembly / Maintenance (inside enclosure)	8	TCC Enclosure	106	133	-50	3	59											59	59	59	59																			
TBM Assembly / Maintenance (outside enclosure) Group 1	8	TCC Outside Enclosure	113	138	-51	3	65											65	65	65	65																			
TBM Assembly / Maintenance (outside enclosure) Group 2	8	Forklift Area	101	137	-51	3	53											53	53	53	53																			
TBM Operation (exclude STP)	14	TCC Enclosure	108	133	-50	3	61											61	61	61	61	61	61	61	61	61	61	61	61	61	61	61	61	61	61	61				
TBM Operation (only STP)	14	STP Site	107	170	-53	3	57											57	57	57	57	57	57	57	57	57	57	57	57	57	57	57	57	57	57	57				
Site Reinstatement	18	TCC Work Area	109	137	-51	3	61																																	
Slab Work	13	TCC Work Area	107	137	-51	3	59											59	59	59	59	59	59	59	59	59	59	59	59	59	59	59	59	59	59	59	59			
EAP/EEP																																								
Site Clearance	3	EAP/EEP	110	198	-54	3	59	59	59	59	59																													
Excavation + Lifting+ Dewatering (Drill/Split/Break)	12	TCA Shaft	112	224	-55	3	60										60	60	60	60	60	60	60	60	60	60	60	60	60	60	60	60	60	60	60	60				
Slope (Rock) + Lifting+ Dewatering / Tie Back Anchor	6	EAP/EEP	113	198	-54	3	62										62	62	62	62	62	62	62	62	62	62	62	62	62	62	62	62	62	62	62	62				
Building Works	13	EAP/EEP	111	198	-54	3	60											60	60	60	60	60	60	60	60	60	60	60	60	60	60	60	60	60	60	60	60			
BS Work / Test & Commissioning	26	EAP/EEP	104	198	-54	3	53																																	

Predicted CNL at Sunshine House International Pre-School (Tung Chung)
 Noise Exceedance (Daytime Criteria: 70dB(A))

Remark:

Distance between NSR and Work Area is notional distance