Ref	Comments	Responses
Comme	nts from EPD	
	Please be advised that ETWB TC(W) No.3/2006 has been superseded by DEVB TC(W) No. 10/2013. Please update all the references in the submission.	Section 9 & 10 have been updated.
	quantity and future locations, according to the requirements as stipulated in DEVB TC (W) No. 10/2013 should be included in the Landscape Plan.	Section 8 & 10 has been revised. Please be informed that trees T1906 and T1907 will be compensated in accordance with the requirement as stipulated in DEVB TC(W) No. 10/2013 and the proposed species, sizes, quantity and future locations will be included in the Landscape Plan. For details, please refer to Table 1 of the revised Landscape Plan. An initial tree survey was carried out in November 2010 upon handover of the site, Tree T1909 and T1905 were found dead and damaged respectively. The condition of the trees was reported to LandsD and these trees were proposed to be felled in December 2010, please refer to the attached letter. Tree T1905 was subsequently fell down on 24 January 2011 and the incident was due to termite attack which resulted in less than 20% of sound wood remains. The incident report prepared by the Engineer's Representative is also attached for easy reference. As the death of the trees was not caused by the works, we consider that compensation for the dead trees T1905 and T1909 was not required.
3	It is noted that all the tree record photos were taken on 10.10.2013 which are outdated. More reent tree record photos should be provided instead.	Appendix H & I has been updated.



CONTRACT HY/2009/15

CENTRAL – WAN CHAI BYPASS TUNNEL (CAUSEWAY BAY TYPHOON SHELTER SECTION)

Landscape Plan

Submission Status: For Approval

Revision	Description	Date
0	1 st Submission	19 October 2011
1	2 nd Submission	13 August 2013
2	3 rd Submission	9 May 2014
3	4 th Submission	20 January 2015

Prepared by:	Esther Choi		20/1/2015
	Environmental Supervisor	Signature	Date
Checked by	Andy Mak		20/1/2015
	Environmental Officer	Signature	Date
Approved	Gene Cheung		
by:			20/1/2015
	Contractor's Representative	Signature	Date



LIST OF CONTENT

1.	Introduction	. 1
2.	Master Green Plan	. 1
3.	Identified Visual Sensitive Receivers	. 1
4.	Landscape Mitigation Measures	. 1
5.	Topsoil	. 3
6.	Tree Preservation and Protection Measures	. 3
7.	Protection of Existing Trees	. 4
8.	Transplantation of Existing Trees	. 4
9.	Felling of Existing Trees	. 5
10.	Trees Compensation	. 5
11.	Control of Night-time Lighting	. 6
12.	Erection of Decorative Screen Hoarding Compatible with the Surrounding Setting	. 7
13.	Screening of Tree Planting at POC	. 7

Contract No. HY/2009/15 Central – Wan Chai Bypass Tunnel (Causeway Bay Typhoon Shelter Section) Landscape Plan



APPENDICES

Appendix A	Site Layout Plan
Appendix B	Location Plan of Visual Sensitive Receivers
Appendix C	Design and Location Plan of Decorative Screen Hoarding
Appendix D	Location Plan of Trees
Appendix E	Tree Schedule for Retained Trees
Appendix F	Tree Schedule for Transplanted Trees
Appendix G	Transplanted Trees in Holding Nursery - Report of Dead Trees T1906
	and T1907
Appendix H	Report of Tree Preservation and Protection Plan with photos of
	retained trees
Appendix I	Transplanted Trees Inspection Record with photos of transplanted trees
Appendix J	Permanent Location of Dead Trees T1906 and T1907



1. Introduction

The purpose of this plan is to demonstrate design details, locations, implementation programme, maintenance and management schedules in accordance with contract requirement, Condition 2.14 of Environmental Permit No. EP-364/2009/A and Condition 2.10 of Further Environmental Permit No. FEP-06/364/2009/A.

2. Master Green Plan

The Master Greening Plan will not form part of the scope of this project. The final planting works will be carried out by another main contractor.

3. Identified Visual Sensitive Receivers

The following visual sensitive receivers (VSRs) are likely to be affected during the construction phase of this project:

- C/R4 (Elizabeth House);
- C/R5 (Riviera Mansion);
- C/R6 (Prospect Mansion);
- C/R7 (Miami Mansion);
- C/R8 (Marco Polo Mansion);
- C/R9 (Victoria Park Mansion);
- C/R18 (Belle House);
- C32 (Excelsior Hotel);
- C36 (Citicorp Centre); and
- C37 (Victoria Centre).

The above VSRs are mapped in Appendix B.

4. Landscape Mitigation Measures

The CEDD/HyD's Contractor shall be responsible for implementing a series of construction phase Landscape and visual mitigation measures. All mitigation measures stated in this plan are in compliance with relevant requirements in both CWB&IECL EIA Report (Register No. AEIAR-041/2001) and the WDII&CWB EIA Report (Register No. AEIAR-125/2008). While the operational phase mitigation measures as mentioned in EIA Reports should be carried out by other contractor(s) under separate contract(s).

The proposed landscape mitigation measures during construction phase for HY/2009/15, but not limited to, are listed as below:



Implementation Schedule for Landscape and Visual Impact Mitigation (Specific in CWB)

EIA Report	Environmental Protection Measures/ Mitigation Measures	Location /Timing	Implementation	Relevant	Referring Section
Ref.			Agency	Legislation and	in this Plan
				Guidelines	
Table 10.5	CM1 Topsoil, where identified, shall be stripped and stored for re-use in the	Work site / During	CEDD/HyD's	EIAO TM	Section 5
	construction of the soft landscape works, where practical.	Construction Phase	Contractor		
Table 10.5	CM2 Existing trees to be retained on site shall be carefully protected during	Work site / During	CEDD/HyD's	EIAO TM	Section 7
	construction (Site Tree Survey Report, Tree Preservation and Protection Plan,	Construction Phase	Contractor		
	and Method Statement for Tree Transplanting Works have been submitted to				
	the Engineer's Representatives for approval).				
Table 10.5	CM3 Trees unavoidably affected by the works shall be transplanted where	Work site / During	CEDD/HyD's	EIAO TM	Section 8
	practical.	Construction Phase	Contractor		
Table 10.5	CM4 Compensatory tree planting shall be provided to compensate for felled	Work site / During	CEDD/HyD's	EIAO TM	Section 10
	trees.	Construction Phase	Contractor		
Table 10.5	CM5 Control of night-time lighting.	Work site / During	CEDD/HyD's	EIAO TM	Section 11
		Construction Phase	Contractor		
Table 10.5	CM6 Erection of decorative screen hoarding compatible with the surrounding	Work site / During	CEDD/HyD's	EIAO TM	Section 12
	setting (Please refer to Appendix C).	Construction Phase	Contractor		
Table 7.4	Screen tree planting for Police Officers' Club (within Project boundary)	Adjacent to POC	CEDD/HyD's	WBTC 18/94	Section 7
		carpark	Contractor		

5. Topsoil

Stripped topsoil will be re-used in the construction of the soft landscape works where practical. For the topsoil which comprises reclamation fill material and is not desirable from a horticultural maintenance point of view, approved new soil-mix will be specified for new planting areas.

6. Tree Preservation and Protection Measures

There are a number of measures are adopted to protect trees and the details are described below.

i. Label all trees with tree numbers

The preserved trees have been clearly labeled with tree reference numbers.

ii. Temporary protection fencing

Temporary protective fencing of 1.2m height should be erected around tree protection zone to protect the preserved trees from construction damage.

iii. Regular monitoring of trees

Trees shall be inspected regularly to check the health of the tree. Any sign of deterioration shall be notified to the Engineer's Representatives and remedial action shall be adopted.

iv. Insect and disease control

Preserved tree shall be checked for insect attraction or fungal infestation. Dead or infected or infested branches should be pruned if necessary to prevent falling down.

Any infection and infestation shall be reported to Engineer's Representatives. Remedial eradication by use of sprayed insecticide or fungicide shall be carried out.

v. Watering

Fresh water shall be used for watering and all planted areas shall be watered. Watering shall be carried out in early morning and later afternoon so as to keep the soil moist around the roots and plants.

Watering operation shall be completed within 24 hours of an inspection which deems watering to be necessary.

vi. Pruning of tree branches

If any branches of preserved trees interferes with construction works or is in poor condition which may affect public safety and health of the tree and thus pruning is required, the Engineer's approval should be obtained prior to carrying out pruning works. The pruning works shall be carried out in compliance with G.S. Clause 3.86.

(i to vi - apply to retained trees at CBTS and Police Officer's Club; i to ii - apply to retained trees at Siu Ho Wan)

7. Protection of Existing Trees

The existing trees recommended to be retained shall be protected by means of fencing to prevent vehicular, construction machines or pedestrian intrusion which may potentially damage tree canopies, trunks and root zones. Site tree survey report, and tree preservation and protection plan have been approved by Engineer's Representatives. Appendix D shows the location of trees namely T009, T010, T011, T012 and T013 are being retained and protected by HY/2009/15 in Siu Ho Wan, Lantau Island. While the trees being retained near Police Office's Club and at Portion 7 of the project area are also indicated. A tree schedule summarizes the details of retained trees is shown in Appendix E. A bi-monthly report of the Tree Preservation and Protection Plan with photos of retained trees is included in Appendix H. Referred to the follow-up discussion with Planning Department (PlanD), it has been clarified that the future progress photos of the retained trees would be forwarded to PlanD on bi-monthly basis by the contractor via regular submission for the tree reports.

8. Transplantation of Existing Trees

A total of 13 nos. trees were originally required to be transplanted at the commencement of the Contract. However, the trees T1909 and T1905 were found dead in November 2010 and in January 2011 respectively before any works had been carried out in the initial stage of the project. The remaining 11 trees were transplanted to the temporary holding nursery in Tai Po Lam Tsuen

on 11 May 2011. As agreed with the Engineer's Representative, CSHK is not responsible for the compensation for the dead trees T1905 and T1909.

During the holding period, two trees T1906 and T1907 were confirmed dead in November 2011 at the temporary hold nursery and removed/disposed in December 2012. On 16 January 2013, the temporary holding nursery was moved from Lam Tsuen to Lau Fau Shan to which the 11 trees, excluding T1906 and T1907, were transplanted. Appendix F presents the tree schedule for all transplanted trees. A Transplanted Trees Inspection Record with photos of transplanted trees is included in Appendix I. Referred to the follow-up discussion with PlanD, it has been clarified that the future progress photos of the transplanted trees would be forwarded to PlanD on bi-monthly basis by the contractor via regular submission for the tree reports. The transplanted trees temporarily stored at holding nursery will be transplanted to Central Interchange by Central-Wan Chai Bypass - Central Interchange (CWB(CI)). The final permanent locations of the transplanted trees will be determined by CWB(CI). The corresponding planting plans are included in the landscape plan under CWB(CI). Referring to the planting plans under CWB(CI), all the transplanted trees under CWB(T1), eleven in total (including tree numbers T1900, T1902, T1903, T1904, T1906, T1907, T1908, T1910, T1911, T1912 and T2015), shall be handled by CWB(CI). Further information and details shall be supplemented after the interface meeting for the permanent tree transplanting works.

9. Felling of Existing Trees

In case of EIA specifically identified trees required to be felled during the construction phase, proposal and compensation scheme will be submitted to relevant government department(s) for approval and implemented accordingly upon receipt of approval. As both T1906 and T1907 are not EIA identified trees, the compensation of the felled trees would be handled according to the Contract and DEVB TC(W)No.10/2013.

10. Trees Compensation

According to the Contract, compensatory trees for any dead tree shall be provided, and the provision of compensatory tress would be tentatively completed before end of contract. Compensatory planting shall be provided in

accordance with the requirements of DEVB TC(W)No.10/2013. This being of a ratio not less than 1:1 in terms of the total numbers of aggregated girth size of compensatory trees and shall not be less than that of dead trees. The size of compensatory trees should be at least of "heavy standard". (Please refer to Table 1 for details.) Compensatory trees will be planted in our holding nursery and will be transplanted to Central Interchange by Central-Wan Chai Bypass – Central Interchange (CWB(CI)). Please refer to Appendix J for the permanent location.

Table 1

Tree No.	Botanical Name	Chinese Name	Size	Quantity
T1906	Celtis sinensis	朴樹	75mm=< DBH=<150mm	1
T1907	Ficus variegate	青果榕	75mm=< DBH=<150mm	1

11. Control of Night-time Lighting

Sources of night-time lighting impacts during construction phase would include:

- Night-time terrestrial works;
- Construction site traffic;
- Lighting devices at site offices;

The following measures, but not limited to, would be implemented where practical to minimize impact:

- a. Carefully planning of any night-time work would be adopted to minimize the use of unnatural lighting;
- b. The need of using lighting devices would be carefully assessed based on work task to minimize usage;
- c. Where lighting devices are needed to be operated, the devices would be aimed away from the visual sensitive receivers where necessary.
- d. Site office lighting will be oriented away from VSRs.

The lighting impact will be monitored and assessed by designated person during night-time construction work. Upon any public concerns or complaints, the lights will be repositioned or shielded where necessary.


12. Erection of Decorative Screen Hoarding Compatible with the Surrounding Setting

Decorative screen hoarding not less than 2.4m high from ground level shall be supplied, erected and maintained in good condition, and to be removed upon completion of the works. The design of hoarding is compatible with the surround setting and has been approved by the Engineer. The design and location plan can be found in attached Appendix C.

13. Screening of Tree Planting at POC


Tree planting adjacent to the Police Officer's Club (identified as DLA17) car park boundary (within site boundary) shall be screened to mitigate source of landscape impact from the construction of tunnel portal.

Appendix A Site Layout Plan





Appendix B


Location Plan of Visual Sensitive Receivers



Appendix C Design and Location Plan of Decorative Screen Hoarding









Appendix D Location Plan of Trees




1. Location Plans showing the Preserved Trees









Appendix E

Tree Schedule for Retained Trees



Tree Schedule for Retained Trees

					Size						
Tree No.	Botanical Name	Chinese Name	Location	Height (m)	Crown Spread (m)	Girth (mm)	Level (mPD)	Form (G/F/P)	Health (G/F/P)	Tree Condition	Mitgation Measures
T1920	Ficus virens	大葉榕,黃葛樹	At Portion 7	10	7	760	4.8	G	F	No significant defect observed 未有察覺明顯缺陷	Nil
T1921	Morus alba	桑	At Portion 7	8	7	330	4.4	G	F	Sign of decay - Minor 呈現腐爛 - 輕微	Tree condition under close observation 密切監察樹木狀況
T1922	Ficus virens	大葉榕,黃葛樹	At Portion 7	9	6	360	4.74	Р	F	No significant defect observed 未有察覺明顯缺陷	Nil
T1923	Ficus microcarpa	榕樹,細葉榕	At Portion 7	9	7	420	4.84	F	F	No significant defect observed 未有察覺明顯缺陷	Nil
T1924	Morus alba	桑	At Portion 7	8	7	360	4.77	Р	F		Nil
T1925	Ficus virens	大葉榕,黃葛樹	At Portion 7	6	5	270	3.7	F	Р	No significant defect observed 未有察覺明顯缺陷	Nil
T2013	Aleurites moluccana	石栗	Police Officer's Club	7	5	414	5.38	G	G	No significant defect observed 未有察覺明顯缺陷	Cabling / other support (to be done by POC 安裝纜索或支撑物(由警察員工會所負責) Reminded POC of the tree condition 已通知警察員工會所有關樹木情況
T2014	Aleurites moluccana	石栗	Police Officer's Club	8	4.5	481	5.48	G	G	No significant defect observed 未有察覺明顯缺陷	Cabling / other support (to be done by POC 安裝鑽索或支撐物(由警察員工會所負責) Reminded POC of the tree condition 已通知警察員工會所有關樹木情況
T009	Liquidamber Formosana	楓香	Works Area W1 at Siu Ho Wan	4	3	100	6.17	F	F	No significant defect observed 未有察覺明顯缺陷	Nil
T010	Acacia Confusa	臺灣相思	Works Area W1 at Siu Ho Wan	5	5	115	6.14	F	F	No significant defect observed 未有察覺明顯缺陷	Nil
T011	Liquidamber Formosana	楓香	Works Area W1 at Siu Ho Wan	4	3	95	6.12	F	F	No significant defect observed 未有察覺明顯缺陷	Nil
T012	Acacia Confusa	臺灣相思	Works Area W1 at Siu Ho Wan	9	7	302	6.21	F	F	No significant defect observed 未有察覺明顯缺陷	Nil
T013	Acacia Confusa	臺灣相思	Works Area W1 at Siu Ho Wan	8	5	153	6.21	F	F	No significant defect observed 未有察覺明顯缺陷	Nil

Appendix F

Tree Schedule for Transplanted Trees



Tree Schedule for Transplanted Trees

	Remarks					Report of dead trees for tree nos. T1906 has been submitted under CSF ref. no. CCW/CSF/LDS/002073 dated 17 Jan 2012. With approval from AECOM, the dead tree has been the moved on 1 Sep 2012.	Report of dead trees for tree nos. T1907 has been submitted under CSF ref. no. CCW/CSF/LDS/002073 dated 17 Jan 2012.With approval from AECOM, the dead tree has been removed on 14 Sep 2012.					
Area of	Land Occupied	21 m²	24 m²	21 m²	21 m²	Report nos. T. submit submit no. CC 24 m² dated dated the det remove	Report nos. T. submit submit no. CC 21 m² dated · approv approv dead ti removt	21 m²	24 m²	10 m²	10 m²	30 m²
Holding		***Lau Fau Shan	***Lau Fau Shan	***Lau Fau Shan	***Lau Fau Shan	Tai Po Lam Tsuen	Tai Po	***Lau Fau Shan				
Date of	Re-Transplant to Nursery	16/1/2013	16/1/2013	16/1/2013	16/1/2013	_	Ē	16/1/2013	16/1/2013	16/1/2013	16/1/2013	16/1/2013
	Transplant to F	21/2/2011	22/2/2011	22/2/2011	21/2/2011	21/2/2011	18/2/2011	18/2/2011	23/2/2011	18/2/2011	18/2/2011	23/2/2011
Health Condition	ead)	Fair	Fair	Fair	Fair	Dead	Dead	Fair	Fair	Poor	Fair	Fair
	DBH (mm)	300	370	360	385	380	190	280	009	130	170	212
Size (m)	Crown Spread (m)	3.5	4.0	3.5	3.5	4.0	3.5	3.5	4.0	2.5	2.5	5.0
	Height (m)	8	7.5	6	8	8.5	8	4.5	6	2.5	4	3.5
	Chinese Name	大葉榕,黃葛樹	垂葉榕	垂葉榕	垂葉榕	林	青果榕	大葉合歡	大葉榕,黃葛樹	大葉合歡	垂葉榕	榕樹,細葉榕
	Botanical Name	Ficus virens	Ficus benjamina	Ficus benjamina	Ficus benjamina	Celtis sinensis	Ficus variegata	Albizia lebbeck	Ficus virens	Albizia lebbeck	Ficus benjamina	Ficus microcarpa
	Tree No.	T1900	T1902	T1903	T1904	T1906	T1907	T1908	T1910	T1911	T1912	T2015

Remarks: *** indicates that the tree has been relocated from Tai Po Lam Tsuen Tree Nursery to Lau Fau Shan Tree Nursery on the re-transplant date.

Total area of land occupied by the trees: 227 m²

Appendix G Transplanted Trees in Holding Nursery Report of Dead Trees T1906 and T1907



HY/2009/15: Central - Wan Chai Bypass-Tunnel (Causeway Bay Typhoon Shelter Section)

Contractor's Submission Form

то: The Engineer's I	The Engineer's Representative – Attn: Mr Peter Poon	/Ir Peter Poon
Title of Submission: Trans Repo	Title of Submission: Transplanted Trees in Holding Nursery – Report of Dead Trees T1906 and T1907	ry – 07
Submission Ref. No.:	CCW/CSF/LDS/002073	2073
Description of Contents: (fo	Description of Contents: (for materials submissions, use Material Submission Form)	erial Submission Form)
Please refer to attachment		See Below
Specification/Drawing Reference (if applicable):	rence (if applicable):	
We refer to your correspon concerning the dead trees T1	We refer to your correspondence ref CWB/(HY/2009/15)/C30/94 concerning the dead trees T1906 and T1907 in the holding nursery.	We refer to your correspondence ref CWB/(HY/2009/15)/C30/940/15B004797 dated 3 January 2012 concerning the dead trees T1906 and T1907 in the holding nursery.
Pursuant to PS Clause 3.10 perusal.	01(3), we submit herewith a rep	Pursuant to PS Clause 3.101(3), we submit herewith a report for the aforesaid dead trees for your perusal.
Purpose of Submission:	For Information	☐ For Record Purposes
From: Contractor's Representative	entative	
Name:	Signature:	Date Response required by:
David Lau	me gand	N/A
Date: 17/01/2012		



Report 0 Damages to the **Plant in Holding Nursery**

nnel (Causeway Bay Typhoor	Central-Wan Chai Bypass - Tunnel (Causeway Bay Typhoon HY/2009/15
-	_
MS	

Report of Damages

The photographical records are appended in Annex A. were both identified dead during our routine inspection for the month in November 2011. transplanted from Portion IV of the Site to the temporary holding nursery in Yuen Long, Pursuant to PS Clause 3.101(3)(b), we report that the trees T1906 and T1907,

2. Reason of Damages

After thorough investigation, the reasons that the trees die are as follow:

- The trees grew near the seaside of the rocky embankment of the East Breakwater concrete and rock breaking around their root balls could not be avoided. holding nursery, they intended to grow unhealthily and became week gradually and process, we also found that the root balls were not intact attached with soil and before they were transplanted. died as a consequence hence no pruning works were done for the transplanting. After transplanted to the During the transplanting works in early 2011, During the
- 2 Referring to the specialist had already highlighted the following: Submission ref CCW/CSF/LDS/000037B dated 23 December 2010, our landscape Tree Survey Report submitted under cover of Contractor's
- (a) between rock. For tree No. T1906, the root system distorted due to confined growing space Preparation of root ball was unfeasible
- **b** transplanting.

 For tree No. T1907, the root system distorted due to rock and limited root system coverage for stability.

Remedial Measure

we are not responsible for remedial works or replacement for the dead trees required under the Contract. Therefore, under such circumstances, it is considered that conditions during the whole process of the transplanting and in the holding nursery as Nevertheless, we have made our best endeavors to maintain the trees in healthy There were pre-existed conditions that the trees T1906 and T1907 were not suitable for transplanted that we had pointed out before the execution of such works.

MS-1(10/2010) Page 1 of 6



Report of Damages to the Plant in Holding Nursery

Central-Wan Chai Bypass - Tunnel (Causeway Bay Typhoon HY/2009/15 Tree Mark: T1906 and T1907 MS \triangleright

Annex A

Record Photos of Dead Trees T1906 and T1907

MS-1(10/2010)

Page 2 of 6




Report of Damages to the Plant in Holding Nursery

Central-Wan Chai Bypass - Shelter Section) Tunnel (Causeway Bay Typhoon HY/2009/15

Tree Mark:

T1906 and T1907



MS-1(10/2010) Page 3 of 6




Report of Damages to the Plant in Holding Nursery

Central-Wan Chai Bypass - Tunnel (Causeway Bay Typhoon HY/2009/15 Shelter Section) MS

T1906 and T1907

Tree Mark:



Sign of wilting


MS-1(10/2010)

Page 4 of 6



Report of Damages to the **Plant in Holding Nursery**

Central-Wan Chai Bypass - Shelter Section) Tree Mark: Tunnel (Causeway Bay Typhoon HY/2009/15 T1906 and T1907






Report of Damages to the **Plant in Holding Nursery**

Central-Wan Chai Bypass - Tunnel (Causeway Bay Typhoon HY/2009/15 MS A

Tree Mark: T1906 and T1907



MS-1(10/2010)

Appendix H

Report of Tree Preservation and Protection Plan with photos of retained trees



中國連謀工程(春港)有限公司 中国更集工程(香港)有限公司 CHINA STATE CONSTRUCTION ENGRG. (HONG KONG) LTD.

Contract No. HY/2009/15 Central - Wan Chai Bypass - Tunnel (Causeway Bay Typhoon Shelter Section)

CONTRACTOR'S SUBMISSION FORM					
To : The Engineer's Representative Attn : Mr. Peter Poon					
CSF Ref. No.:	CCW / 2002 / CSF / LDS / ALL / 006359				
	Old CSF ref. no. (if applicable) : AECOM ref. no. (if applicable) :				
Title of Submission:	Ri-Monthly Report No. 23 of the Tree Preservation and				
Description of Contents:					
Specification/Drawing Reference (if applicable):					
We are pleased to submit herewith the bi-monthly report no.23 of the tree preservation and protection plan for your perusal.					
, -					
Encl. Purpose of Submission	 n:				
☐ For Approval	☐ For Information				
From: Contractor's Representative					
Name : Gene Cheur	ng	Date Response required by:			
Signature:		N/A			
Date : 10/11/2014					



Tree Preservation and Protection Plan

Bi-Monthly Report No. 23

(For the Month from September 2014 to October 2014)

Endorsed by:

David Bloxham

Senior Landscape Architect

China State Construction

Engineering(Hong Kong)Ltd.




Contents -


- 1. Location plans showing the preserved trees
- 2. Tree Schedule
- 3. Photographic Records of the Preserved Trees




1. Location Plans showing the Preserved Trees











HY/2009/15 Central Wanchai Bypass - Tunnel (Causeway Bay Typhoon Shelter Section)

2. Tree Schedule

								() ()	(C)	Τ				
	Mitgation Measures	ΞZ	Tree condition under close observation 家切監察樹木狀況	Nii	N	Ni	Ξ̈̈́Z	Cabling / other support (to be done by POC) 安裝鑑索或支撑物(由警察員工會所負責) Reminded POC of the tree condition 已通知警察員工會所有關樹木億光	Cabling / other support (to be done by POC) 安裝戲索或支撑物(田警察員工會所負責) Reminded POC of the tree condition 已通知警察員工會所有關極水管沒	IIN	N.	Z	Nil	Nii
	Tree Condition	No significant defect observed 未有察覺明顯缺陷	Sign of decay - Minor 呈現廢爛 - 輕微	No significant defect observed 未有察乺明顯缺陷	No significant defect observed 未有察覺明顯缺陷		No significant defect observed 未有案暨明顯缺陷	Ω	No significant defect observed 未有樂覺明顯軟陷	No significant defect observed 未有察覺明顯缺陷	No significant defect observed 未有察覺明顯純陷	No significant defect observed 未有察覺明顯帥陷	No significant defect observed 未有案覺明顯帥陷	No significant defect observed 未有察覺明顯缺陷
	Health (G/F/P)	Щ	Щ	ш	ഥ	Ш	۵	Ŋ	Ŋ	L	Ш	ш	Ь	ш
	Form (G/F/P)	ŋ	O	۵	ш	Ф	ш	Ŋ	9	IL.	L	IL.	止	Щ
	Ground Level (mPD)	8.4	4.4	4.74	4.84	4.77	3.7	5.38	5.48	6.17	6.14	6.12	6.21	6.21
	Girth (mm)	760	330	360	420	360	270	414	481	100	115	92	302	153
Size	Crown Spread (m)	7	7	9	7	7	വ	ιο	4.5	3	5	3	7	5
	Height (m)	10	ω	თ	თ	ω	Ø	7	ω	4	2	4	0	ω
	Location	At Portion 7	At Portion 7	At Portion 7	At Portion 7	At Portion 7	At Portion 7	Police Officer's Club	Police Officer's Club	Works Area W1 at Siu Ho Wan				
	Chinese Name	大葉榕,黃葛樹	кЖ	大葉榕,黃葛樹	榕樹,細葉榕	磔	大葉榕,黃葛樹	内 熊	日	楓添	臺灣相思	楓香	臺灣相思	臺灣相思
Botanical Name		Ficus virens	Morus alba	Ficus virens	Ficus microcarpa	Morus alba	Ficus virens	Aleurites moluccana	Aleurites moluccana	Liquidamber Formosana	Acacia Confusa	Liquidamber Formosana	Acacia Confusa	Acacia Confusa
	Tree No.	T1920	T1921	T1922	T1923	T1924	T1925	T2013 /	T2014 /	T009	T010 A	T011 L	T012 A	T013 A



3. Photographic Records of the Preserved Trees

T1920 - Ficus virens 大葉榕, 黃葛樹





T1921 - Morus alba 桑



T1921:
Sign of
decay –
Minor
(Tree
condition
under close
observation)









T1922 - Ficus virens 大葉榕, 黃葛樹





T1923 - Ficus microcarpa 榕樹, 細葉榕





T1924 - Morus alba 桑





T1925 - Ficus virens 大葉榕, 黃葛樹







T1923 - Ficus microcarpa榕樹,細葉榕T1924 - Morus alba桑



T1923

T1924



T2013 - Aleurites moluccana 石栗





T2014 - Aleurites moluccana 石栗






T009 Liquidamber Formosana 楓香






T010 Acacia Confusa 臺灣相思





T011 Liquidamber Formosana 楓香







T011



T012 Acacia Confusa 臺灣相思 T013 Acacia Confusa 臺灣相思



Appendix I

Transplanted Trees Inspection Record with photos of transplanted trees



CONTRACTOR'S SUBMISSION FORM							
To : The Engineer's Representative Attn : Mr. Peter Poon							
CSF Ref. No.:	CCW / 2002 / CSF / LDS / TS1 / 006360						
	Old CSF ref. no. (if applicable) : AECOM ref. no. (if applicable) :						
Title of Submission:	Transplanted Trees Inspection Record for the Month of October 2014						
Description of Contents:							
Specification/Drawing Reference (if applicable):							
Pursuant to P.S. Clause 3.101(4), we submit herewith the transplanted trees inspection record for the month of October 2014 for your perusal.							
Encl. Purpose of Submission	า'						
For Approval	For Information						
From: Contractor's Representative							
Name : Gene Cheur	ıg I	Date Response required by:					
Signature:		N/A					
Date : 10/11/2014							

Prepared by: GC/GL cc: MasterFile/QA



Transplanted Trees Inspection Record

For the Month of October 2014

Endorsed by:

David Bloxham

Senior Landscape Architect

China State Construction

Engineering(Hong Kong)Ltd



1. Tree Survey Schedule of Transplanted Trees at Holding Nursery

(for Octobber 2014)

Remarks: *** indicates that the tree has been relocated from Tai Po Lam Tsuen Tree Nursery to Lau Fau Shan Tree Nurserv on the re-transplant date.

Total area of land occupied by the trees : $227 \ m^2$

HONG KONG LANDSCAPING CO. LID.

CENTRAL. WANCEAL BYPASS - TUNNEL. CONTRACT NO. HY/2009/15

(CAUSEWAY BAY TYPHOON SHELTER SECTION)

2 (A) S. (B) (P) ESTABLISHMENT WORKS DAILY RECORD FOR THE MONTH OF () 26 L E. POIN 67 1 gud Pura VO VHI 30 *** 944 443 444 10 10 00 > go., 0 eg) 4. 40) 64 Anig mener Dates Asreguired An required Asreouted Agreenired Frequency Š Z Z Š 3 经特別 NOOL BESTVBOOL Pest & Disease litter clearing Kertiizing * dn Bujwaja Vetering Weeding * Forking * CONTROL Year 201 Sujunia Works

Reviewed By Project Manager

Remarks:

*Record photos should be provided for the works.



Content

- 1. Tree Survey Schedule of Transplanted Trees at Holding Nursery
- 2. Photographic Records





2. Photographic Records





















































Appendix J

Permanent Location of Dead Trees T1906 & T1907

