



中國建築 - 利達聯營
CHINA STATE - LEADER JOINT VENTURE

**Wan Chai Development Phase II –
Central – Wan Chai Bypass at Wan Chai West
Contract No. HK/2012/08**

**Noise Management Plan
for FEP-01/376/2009**

Revision: 2

| Revision | Date of Issue | Remarks | Prepared by | Checked by |
|----------|---------------|-------------------------------|-------------|------------|
| 0 | 10 Apr 2015 | Revised as per ET's comments | James MA | Keith TSE |
| 1 | 17 Jul 2015 | Revised as per EPD's comments | James MA | Keith TSE |
| 2 | 22 Sep 2015 | Revised as per EPD's comments | James MA | Keith TSE |

This document contains confidential information of China State – Leader Joint Venture and shall not be copied or amended without the approval of the Contractor's Representative

Table of Content

Section

- 1 Introduction***
- 2 Environmental Legislation, Policies, Plans, Standards and Criteria***
- 3 Noise Limit***
- 4 Identified Noise Sensitive Receivers (NSRs)***
- 5 Construction Noise***
- 6 Mitigation of Environmental Impacts***

Appendices

- Appendix I Site Layout Plan Showing the Relevant Noise Sensitive Receiver
 - Appendix II Types and Number of Powered Mechanical Equipment
 - Appendix III Multiple Phase Construction Schedule
 - Appendix IV Details of a Typical Noise Barrier
-

1 Introduction

Wan Chai Development Phase II – Central – Wan Chai Bypass at Wan Chai West (Contract No. HK/2012/08) is part of the Central - Wan Chai Bypass (CWB) including Road P2 and other roads which are classified as primary/district distributor roads covered under the Environmental Permit No. EP-376/2009.

China State – Leader Joint Venture was granted on 31 March 2015 a Further Environmental Permit (No. FEP-01/376/2009) for the Contract No. HK/2012/08 under the master Environmental Permit.

Under Condition 2.9 of Part C of the FEP-01/376/2009, a noise management plan has to be prepared and deposited by the permit holder to the EPD at least two weeks prior to the commencement of construction of the corresponding component(s) of the project.

The purpose of this Noise Management Plan is to provide an evaluation of the potential noise impact during construction phase of the project (Contract No. HK/2012/08) which is undertaken by China State – Leader Joint Venture (CSLJV).

2 Environmental Legislation, Policies, Plans, Standards and Criteria

Noise impacts have been assessed in accordance with the criteria and methodology given in the Technical Memoranda made under the Noise Control Ordinance (NCO).

The NCO provides the statutory framework for noise control. Assessment procedures and standards are set out in the following Technical Memoranda:

- Technical Memorandum on Noise from Construction Work other than Percussive Piling (GW-TM);
- Technical Memorandum on Noise from Construction Work in Designated Areas (DA-TM); and

3 Noise Limit

The NCO provides the statutory framework for noise control of construction work other than percussive piling using powered mechanical equipment (PME) between the hours of 1900 and 0700 or at any time on a general holiday

including Sunday (i.e. restricted hours). The noise limit is 75dB(A) Leq(30min) at the facades of dwellings and 70dB(A) Leq(30min) at the facades of schools (65dB(A) during examinations). The construction noise criteria are summarized in Table 1

Table 1 Daytime Construction Noise Criteria

| Uses | Noise Level in Leq(30min), dB(A) |
|--|----------------------------------|
| Domestic Premises | 75 |
| Educational Institution | 70 |
| Educational Institution (during examination) | 65 |

Between 1900 and 0700 hours or at any time on a general holiday including Sunday, activities involving the use of powered mechanical equipment (PME) for the purpose of carrying out construction work is prohibited unless a Construction Noise Permit (CNP) has been obtained.

4 Identified Noise Sensitive Receivers (NSRs)

In order to evaluate the construction noise impact from the project (Contract No. HK/2012/08), representative noise sensitive receiver (NSR) for this project is selected for assessment and summarized in Table 3. The site layout plan (scale 1:1000) of the project works area under the FEP-01/376/2009 showing the relevant NSR is shown in Appendix I.

Table 3 List of Relevant NSR Selected for Noise Assessment

| Relevant NSR | Use | Nearest Distance from Works Boundary |
|---|------------------------|--------------------------------------|
| *The Hong Kong Academy for Performing Arts (Open Arena) (HKAPA) | Performing Arts Centre | 190m |

*: NSR as identified in the WDII&CWB EIA Report (Register No.: AEIAR-125/2008) but this NSR has been changed from an open arena to an indoor central air-conditioned environment (photo as shown in Appendix I). As this NSR does not rely on opened windows for ventilation, the construction noise criteria as stipulated in the EIAO-TM and the construction noise impact

assessment are not applicable.

5 Construction Noise

The construction tasks which have emission of construction noise are shown as below and they belong to the same category of roadworks as shown in the approved EIA:

- At-grade roadworks;
- Resurfacing;
- Roads for temporary traffic diversion.

Types and number of powered mechanical equipment (PME) which would be used on site are shown in Appendix II.

6 Mitigation of Environmental Impacts

To reduce the noise during normal daytime working hours, it is recommended that the following noise reduction measures will be considered as far as practicable during construction:

6.1 Quiet Powered Mechanical Equipment (QPME)

Uses of the following QPME will be considered during construction phase of this Project to reduce noise impact:

- Excavator, wheeled/tracked
- Asphalt paver
- Road roller
- Roller, vibratory
- Dump truck

6.2 Multiple-phase Construction Schedule

The multiple-phase construction schedule as shown in Appendix III will be adopted as far as practicable during the construction.

6.3 Noise Reduction at Source

In order to reduce the noise generated by the stationary PME, movable acoustic shelter, flexible noise barriers and acoustic blanket will be considered for roadside works, if necessary.

The barrier and shelter are made of a sheeting not less than 5kg/m^2 or baffles which comprise of sound absorbing lining and 1mm thick steel (or 10mm thick plywood) backing.

Typical details of the noise barrier are shown in Appendix IV.



6.4 Other Mitigation Measures

The following good practices will be adopted when practical to alleviate noise impact:

- All PME to be used on site should be properly maintained;
- Silencers or mufflers on construction equipment should be utilized if possible and should be properly maintained.
- Mobile plant should be sited as far as away from NSRs as possible;
- Starting up the engines of all plant simultaneously should be avoided;
- PME known to emit noise strongly in one direction should, where possible, be orientated so that the noise is directed away from the nearby NSRs;
- Close liaison and communication with the neighbourhood including HKAPA should be maintained.

Appendix I

Site Layout Plan Showing the Relevant Noise Sensitive Receiver



KEY PLAN
SCALE 1 : 25000

LEGEND:

--- SITE BOUNDARY

Project Works Area under
FEP-01/376/2009

WAN CHAI DEVELOPMENT PHASE II -
CENTRAL - WAN CHAI BYPASS AT WAN CHAI WEST

Project Works Area

| | | | | | | |
|------------------------------|---------------------------|-----------|----------------------|------------|--------------------|-----|
| DRG. NO. 圖紙編號 | DESIGNED BY 設計人 | ST | CONTRACT NO. 合約編號 | HK/2012/08 | APPROVED BY 審核人 | TKH |
| | DRAWN BY 繪圖人 | TS | | | | |
| | SCALE 比例尺 | A1 1:2500 | | | | |
| | DIMENSIONS ARE IN 尺寸單位 | METRES | | | | |
| © COPYRIGHT RESERVED 版權所有 | | | | | | |

Figure 1A



HKAPA (Open Arena)



HKAPA (Current Status)

Appendix II

Types and Number of Powered Mechanical Equipment

Tentative List of Powered Mechanical Equipment

| Powered Mechanical Equipment | No. |
|------------------------------|-----|
| Excavator | 2 |
| Dump truck | 2 |
| Craned lorry | 2 |
| Asphalt paver | 2 |
| Road roller | 1 |
| Roller, vibratory | 1 |
| Piling, vibrating hammer | 1 |

Appendix III

Multiple Phase Construction Schedule

| Phase | Working Sequence |
|---------------------------------------|---|
| General | |
| 1 (May 2015 to Jan 2016) | Earthworks |
| 2 (May 2015 to Jan 2016) | Drainage |
| 3 (May 2015 to Jan 2016) | Watermain |
| 4 (May 2015 to Jan 2016) | Utilities |
| 5 (May 2015 to Jan 2016) | Road including bitumen laying and resurfacing |
| 6 (May 2015 to Jan 2016) | Interim traffic arrangement |
| Works after box culvert reinstatement | |
| 1 (Feb 2016 to Jun 2016) | Earthworks |
| 2 (Feb 2016 to Jun 2016) | Drainage |
| 3 (Feb 2016 to Jun 2016) | Watermain |
| 4 (Feb 2016 to Jun 2016) | Utilities |
| 5 (Feb 2016 to Jun 2016) | Road including bitumen laying and resurfacing |
| Remaining works | |
| 1 (Jul 2016 to May 2017) | Earthworks |
| 2 (Jul 2016 to May 2017) | Drainage |
| 3 (Jul 2016 to May 2017) | Watermain |
| 4 (Jul 2016 to May 2017) | Utilities |
| 5 (Jul 2016 to May 2017) | Road including bitumen laying and resurfacing |



中國建築-利達聯營
CHINA STATE - LEADER JOINT VENTURE

CEDD Contract No. HK/2012/08
Wan Chai Development Phase II
Central - Wan Chai Bypass at Wan Chai West

Page : 1 / 2

| Activity ID | Activity Name | Orig Dur | Early Start | Early Finish | Road & Drain | 2015 | | | | | | | | | | | | 2016 | | | | | | | | | | | | 2017 | | | | | | | | | | | |
|---|---|----------|-------------|--------------|--------------|------|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|------|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|------|-----|-----|-----|-----|-----|-----|-----|-----|--|--|--|
| | | | | | | Feb | Mar | Apr | May | Jun | Jul | Aug | Sep | Oct | Nov | Dec | Jan | Feb | Mar | Apr | May | Jun | Jul | Aug | Sep | Oct | Nov | Dec | Jan | Feb | Mar | Apr | May | Jun | Jul | Aug | Sep | Oct | | | |
| HK/2012/08 Revised Works Programme Rev.4 (Revised as of 28-Feb-15) - Road & Drain | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Works for Section Completion | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Construction | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Section III - Road D11 & Part of Road P2, Area 4, Implement 1st Stage ITA | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Roadwork & Utilities | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| General | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| SI1110040 | Sec III - roadwork & utilities - storm water drain & subsoil drain | 145 | 28-Mar-15 | 22-Sep-15 | Road | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| SI1110060 | Sec III - roadwork & utilities - Watermain & Irrigation Mains | 110 | 23-Apr-15 | 02-Sep-15 | Road | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| SI1110080 | Sec III - roadwork & utilities - gas main and valve chamber | 110 | 16-May-15 | 24-Sep-15 | Road | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| SI1110100 | Sec III - roadwork & utilities - HEC cable duct and catchpit | 110 | 05-Jun-15 | 15-Oct-15 | Road | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| SI1110120 | Sec III - roadwork & utilities - sub-base | 110 | 25-Jun-15 | 04-Nov-15 | Road | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| SI1110140 | Sec III - roadwork & utilities - Road kerb | 110 | 15-Jul-15 | 23-Nov-15 | Road | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| SI1110160 | Sec III - roadwork & utilities - flexible pavement | 110 | 27-Jul-15 | 04-Dec-15 | Road | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| SI1110180 | Sec III - roadwork & utilities - Road Lighting, TCSS Ducts &Traffic Signs | 110 | 27-Jul-15 | 04-Dec-15 | Road | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| SI1110200 | Sec III - roadwork & utilities - pave footpath concrete | 100 | 07-Aug-15 | 04-Dec-15 | Road | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| SI1110220 | Sec III - roadwork & utilities - lay footpath concrete paver | 110 | 24-Aug-15 | 05-Jan-16 | Road | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| SI1110485 | Sec III - 1st Stage of Interim Traffic Arrangement - miscellaneous works | 16 | 15-Dec-15 | 05-Jan-16 | Road | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| SI1110490 | Achievement of Section III of the Works | 0 | | 05-Jan-16 | Road | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Works after the Box Culvert Reinstatement | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| SI1110300 | Sec III - roadwork & utilities above box culvert K - storm water drain & subsoil drain | 60 | 30-Jan-16 | 19-Apr-16 | Road | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| SI1110320 | Sec III - roadwork & utilities above box culvert K - Watermain & Irrigation Mains | 60 | 22-Feb-16 | 06-May-16 | Road | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| SI1110340 | Sec III - roadwork & utilities above box culvert K - gas main and valve chamber | 60 | 04-Mar-16 | 19-May-16 | Road | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| SI1110360 | Sec III - roadwork & utilities above box culvert K - HEC cable duct and catchpit | 60 | 16-Mar-16 | 31-May-16 | Road | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| SI1110380 | Sec III - roadwork & utilities above box culvert K - sub-base | 60 | 24-Mar-16 | 08-Jun-16 | Road | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| SI1110400 | Sec III - roadwork & utilities above box culvert K - Road kerb | 60 | 30-Mar-16 | 15-Jun-16 | Road | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| SI1110420 | Sec III - roadwork & utilities above box culvert K - flexible pavement | 60 | 13-Apr-16 | 24-Jun-16 | Road | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| SI1110440 | Sec III - roadwork & utilities above box culvert K - Road Lighting, TCSS Ducts &Traffic Signs | 60 | 13-Apr-16 | 24-Jun-16 | Road | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| SI1110460 | Sec III - roadwork & utilities above box culvert K - pave footpath concrete | 60 | 13-Apr-16 | 24-Jun-16 | Road | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| SI1110480 | Sec III - roadwork & utilities above box culvert K - lay footpath concrete paver | 60 | 13-Apr-16 | 24-Jun-16 | Road | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Section V - Remaining At-Grade Road; Remove 2nd Stage ITA | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Roadwork & Utilities | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| SV10020 | Sec V - Roadwork & Utilities - Backfilling to pavement formation | 55 | 14-Jun-16 | 17-Aug-16 | Road | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| SV10040 | Sec V - Roadwork & Utilities - Stormwater Drainage Works | 120 | 02-Aug-16 | 22-Dec-16 | Road | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| SV10060 | Sec V - Roadwork & Utilities - Sewerage Works | 120 | 16-Aug-16 | 09-Jan-17 | Road | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| SV10080 | Sec V - Roadwork & Utilities - Watermain & Irrigation Mains | 120 | 30-Aug-16 | 23-Jan-17 | Road | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |

- ◆ ◆ Current Milestone
- ■ Actual Work
- ■ Critical Remaining Work
- ■ Remaining Work
- ■ Remaining Level of Effort



Working Programme for Road P2 (Roadworks and Utilities)

(Ref. to RWP 4.0 - Sec III & V)


| Date | Revision | Checked | Approved |
|-----------|----------|---------|----------|
| 20-May-15 | Rev. A | | |
| | | | |
| | | | |
| | | | |

Appendix IV

Details of a Typical Noise Barrier



ELEVATION



SIDE VIEW A

GENERAL NOTES:

1. ALL DIMENSIONS ARE IN MILLIMETRES UNLESS OTHERWISE SPECIFIED.
2. DO NOT SCALE THE DRAWING.
3. UNLESS OTHERWISE SPECIFIED ALL STRUCTURAL STEEL SHALL BE GRADE Q235B(GB)
4. UNLESS OTHERWISE SPECIFIED ALL STRUCTURAL STEEL SHALL CONNECTED BY WELD CONNECTION.
5. ALL WELDED TO BE 6mm FILLET WELD ALL ROUND UNLESS OTHERWISE STATED.

CONTRACT NO. HK/2012/08
WAN CHAI DEVELOPMENT PHASE II –
CENTRAL – WAN CHAI BYPASS AT
WAN CHAI WEST

TITLE

Movable Noise Barrier

DRAWING BY:

H. Li

SCALE

N.T.S

DATE OF DRAWING ISSUE

12-JUL-2013

DRG. NO.


HK-2012-08/CDB/SK/00124

ACOUSTIC BARRIER TYPE WB (CONSTRUCTION APPLICATION)

Description

Wilhams WB Barrier is a high-density mineral loaded thermoplastic polymer plasticised with phalate esters and containing mineral fillers. Black in colour, ecologically neutral and recyclable.


- Available in sheet or roll form
- Flexible and easily cut
- Easy to handle and install
- Available in 3 standard weights (5 kg/m², 7.5 kg/m² & 10 kg/m²)
- Provide a cost effective sound barrier solution
- Available with self-adhesive backing or Class 'O' foil facing
- Clip on quick install track available (see installation guide for details)



Application

WB Acoustic barrier material could be used as temporary noise barrier at construction site to screen the noise from construction machineries or noisy activities to nearby noise sensitive receivers. Acoustic barrier installed in the transmission path between noise sources (eg. pumps, excavator, generators, etc.) and noise sensitive receivers could screen part of the noise and create a quiet zone at the receiver side.

Noise reduction of barrier could be enhanced by using sound absorptive material facing noise source side. Wilhams fire rated PUNF foam could be one of the recommended material.



Temporary Noise Barrier for Construction Site



Temporary Noise Barrier Screening Noise to Sensitive Receivers
(Former Marine Police Headquarter, TST)



ACOUSTIC BARRIER TYPE WB (CONSTRUCTION APPLICATION)

Physical Information

| | Model | |
|----------------------------|--------------------------|---------------------------|
| | WB5 | WB10 |
| Available Surface Density: | 5kg/m ² | 10kg/m ² |
| Nominal Thickness: | 2.0mm | 4.5mm |
| Size (mm): | 5000x1200 (Roll size) | 2000x1200 (Sheet size) |

** Available in other custom made sizes upon request
Self adhesive backing and factory applied foam combination is also available.

Technical Information

Wilhams WB barrier material conforms to the following specifications:

- Tensile strength : 88kPa
- Indentation Hardness : 156N
- Operating Temperature : (Static) -30 to 65°C
- Fire Resistance Properties :
 - BS 476 : P15 : 1979 (Ignitability) - P
 - BS 476 : P112 : 1997 (Ignitability) - No Sustained Ignition
 - BS 476 : P17 : 1987 - Class 1 (With Alum. Foil Facing)
 - Flammability (FMVSS302) - Self Extinguishing

Installation Guidelines

Wilhams WB barrier is simple to install either direct to the noise source or in conjunction with a spaced layer, the product can be laid directly. The barrier can be fixed in place by mechanical means i.e. pins, hangers or banding, or bonding using a polyurethane based contact adhesive (Wilhams Type A7153).

For WB barrier material supplied with a self-adhesive backing, it is important to ensure that the surface is clean and free from dust and grease. After aligning the barrier material, peel back the release paper and adhere to the surface. Note, self-adhesive versions should not be relied on as the only method of support when fixing in a vertical or inverted position and additional mechanical means of support must be employed.

Snap on installation track for WB barrier (as picture shown) is also available for ease of fixing.



Acoustic Performance

Wilhams WB barrier material is a high performance acoustic material capable to reduce sound effectively. Sound Reduction Index (SRI) for material at respective density is shown below.

| Model/ Surface Weight | Octave Band Centre Frequency (Hz) | | | | | | | | Ave. SRI |
|-----------------------------|-----------------------------------|-----|-----|-----|------|------|------|------|----------|
| | 63 | 125 | 250 | 500 | 1000 | 2000 | 4000 | 8000 | |
| WB5 (5kg/m ²) | 16 | 15 | 18 | 21 | 27 | 32 | 37 | 44 | 26dB |
| WB10 (10kg/m ²) | 20 | 20 | 24 | 28 | 33 | 39 | 44 | 50 | 33dB |

*Note: R_w - rating according to BS EN ISO 717-1: 1997

Sound Reduction Index for WB5 & WB10



* Optional Quick Installation Track
Available on Request





ACOUSTIC BARRIER

TYPE WB

(CONSTRUCTION APPLICATION)

Technical Report on Acoustic Performance (Conducted by Sound Research Laboratories Limited)

For WB5 (5kg/ m²)For WB10 (10kg/ m²)*Note: R_w - Rating according to BS EN ISO 717-1: 1997