Drainage Services Department

Agreement No. SPW 07/2019 Shek Wu Hui Effluent Polishing Plant – Main Works Stage 1

Monthly EM&A Report January 2020

(Version 1)

Certified By	Jac
	(Environmental Team Leader: Mr. KS Lee)

REMARKS:

The information supplied and contained within this report is, to the best of our knowledge, correct at the time of printing.

CINOTECH accepts no responsibility for changes made to this report by third parties

CINOTECH CONSULTANTS LTD Room 1710, Technology Park, 18 On Lai Street, Shatin, NT, Hong Kong Tel: (852) 2151 2083 Fax: (852) 3107 1388 Email: info@cinotech.com.hk



Ref.: DSDSWHS1EM00_0_0031L.20

13 February 2020

By E-mail and Fax (3922 9797)

AECOM Asia Company Limited 8/F., Grand Central Plaza, Tower 2, 138 Shatin Rural Committee Road Sha Tin, New Territories, Hong Kong

Attention: Mr CHANG Ping Wah

Dear Mr CHANG,

Re: Contract No. SPW 08/2019 Independent Environmental Checker for Shek Wu Hui Effluent Polishing Plant – Main Works Stage 1

Monthly EM&A Report for January 2020

Reference is made to the Environmental Team's submission of Monthly EM&A Report for January 2020 (Version 1) certified by the ET Leader and provided to us via e-mail on 13 January 2020.

Please be informed that we have no adverse comments on the captioned submission. We write to verify the captioned submission in accordance with Condition 3.4 of FEP-02/474/2013.

Thank you for your attention. Please do not hesitate to contact us should you have any queries.

Yours sincerely, For and on behalf of Ramboll Hong Kong Limited

Ray Yan Independent Environmental Checker

c.c.

DSD Cinotech Attn.: Ms Konica Cheung Attn.: Mr K. S. Lee (By Fax: 3104 6420) (By Fax: 3107 1388)

Q:\Projects\DSDSWHS1EM00\02 Proj_Mgt\02 Corr\DSDSWHS1EM00_0_0031L.20.docx

Ramboll Hong Kong Limited 英環香港有限公司

21/F, BEA Harbour View Centre, 56 Gloucester Road, Wan Chai, Hong Kong Tel: 852.3465 2888 Fax: 852.3465 2899 www.ramboll.com

TABLE OF CONTENTS

Р	a	g	e

	1 age
EXECUTIVE SUMMARY	1
Introduction	1
Summary of Main Works Undertaken and Key Measures Implemented	1
Summary of Exceedances, Investigation and Follow-up	
Complaint Handling, Prosecution and Public Engagement	2
Reporting Changes	2
Future Key Issues	
1 INTRODUCTION	4
Background	4
Purpose of the Report	
Project Organizations	4
Construction Activities undertaken during the Reporting Month	5
Summary of EM&A Requirements	
Statues of Environmental Licensing and Permitting	6
2 AIR QUALITY	7
Monitoring Requirement	7
Monitoring Locations	
Monitoring Parameters and Frequency	
Monitoring Equipment	
Monitoring Methodology	
Results and Observations	
Comparison of EM&A Result with EIA Prediction	
3 NOISE	
Monitoring Requirements	
Monitoring Locations	
Monitoring Parameters, Frequency and Duration	
Monitoring Equipment	
Monitoring Methodology and QA/QC Procedure	
Maintenance and Calibration	
Results and Observations	
Comparison of EM&A Result with EIA Prediction	
4 ECOLOGY	
Monitoring Requirements	
Monitoring Locations	
Monitoring Parameters, Frequency and Duration	
Monitoring Methodology	
Analytical Methodology	
Results	
Analysis	
Observations	
5 WATER QUALITY	
Monitoring Requirement	

6	WASTE MANAGEMENT	20
Moi Was	nitoring Requirementste Management Status	20 20
7	LANDSCAPE AND VISUAL	21
Aud	lit Requirement	21
8	ENVIRONMENTAL AUDIT	22
Imp	Audits Ilementation Status of Environmental Mitigation Measures Ilementation Status of Event and Action Plans	22
9	ENVIRONMENTAL NON-CONFORMANCE	25
	nmary of Complaint, Warning, Notification of any Summons and Successful Prosecution	
10	FUTURE KEY ISSUES	25
Moi	nitoring Schedule	26
11	CONCLUSIONS AND RECOMMENDATIONS	27
	ommendations	

LIST OF TABLES

- Table I
 Summary Table for Major Site Activities in the Reporting Month
- Table II
 Summary of Complaint/Summons/Prosecution in the Reporting Month
- Table III
 Summary Table for Site Activities in the next Reporting Period
- Table 1.1Key Project Contacts
- Table 1.2
 Summary Table for Major Site Activities in the Reporting Month
- Table 1.3Summary of Environmental License and Permit
- Table 2.1Air Quality Monitoring Locations
- Table 2.2Frequency and Parameters of Air Quality Monitoring
- Table 2.3Air Quality Monitoring Equipment
- Table 2.4Major Dust Source during Air Quality Monitoring
- Table 2.5Comparison of 1-hr TSP Monitoring Data with Predictions in EIA Report
- Table 2.6Comparison of 24-hr TSP Monitoring Data with Predictions in EIA Report
- Table 3.1Noise Monitoring Stations
- Table 3.2Frequency and Parameters of Noise Monitoring
- Table 3.3Noise Monitoring Equipment
- Table 3.4Major Noise Source during Noise Monitoring
- Table 3.5Baseline Noise Level and Noise Limit Level for Monitoring Stations
- Table 3.6
 Comparison of Noise Monitoring Data with Predictions in EIA Report
- Table 4.1Monitoring of Measures to Minimise Disturbance to Waterbirds on Ng Tung, Sheung
Yue and Shek Sheung Rivers during Pre-Construction Phase
- Table 4.2Ecological Monitoring Stations
- Table 4.3Representative Waterbirds

Table 4.4	Abundance and Number of Species in the Reporting Month
Table 4.5	Representative Waterbirds in the Reporting Month
Table 4.6	T-test Result for All Waterbirds in the Reporting Month
Table 4.7	T-test Result for Representative Waterbirds in the Reporting Month
Table 4.8	Observations during Ecological Monitoring in the Reporting Month
Table 8.1	Observations and Recommendations of Site Audit of Contract No. DC/2018/06
Table 8.2	Observations and Recommendations of Site Audit of Contract No. DC/2018/07
Table 10.1	Summary Table for Site Activities in the Next Reporting Period

LIST OF FIGURES

Figure 1.1	Layout Plan of the Project Site
Figure 1.2	Project Organisation for Environmental Monitoring and Audit
Figure 2	Locations of Air Quality Monitoring Stations
Figure 3	Locations of Construction Noise Monitoring Stations
Figure 4	Survey Location for Impact Ecological Monitoring

LIST OF APPENDICES

- Appendix A Action and Limit Levels
- Appendix B Environmental Monitoring Schedules
- Appendix C Copies of Calibration Certificates for Air Quality Monitoring
- Appendix D Weather Information
- Appendix E 1-hour TSP Monitoring Results and Graphical Presentations
- Appendix F 24-hour TSP Monitoring Results and Graphical Presentations
- Appendix G Copies of Calibration Certificates for Noise Monitoring
- Appendix H Noise Monitoring Results and Graphical Presentations
- Appendix I Ecological Monitoring Results and Analysis
- Appendix J Photo Records of Ecological Monitoring
- Appendix K Site Audit Summary
- Appendix L Waste Flow Table
- Appendix M Event and Action Plans
- Appendix N Environmental Mitigation Implementation Schedule (EMIS)
- Appendix O Summaries of Environmental Complaint, Warning, Summon and Notification of Successful Prosecution
- Appendix P Summary of Exceedance
- Appendix Q Tentative Construction Programme

EXECUTIVE SUMMARY

Introduction

1. This is the 1st EM&A Report prepared by the Environmental Team, Cinotech Consultants Ltd., for Agreement No. SPW 07/2019 "Shek Wu Hui Effluent Polishing Plant – Main Works Stage 1". This report summarized the monitoring results and audits findings of the EM&A programme under the issued further EP No. FEP-02/474/2013 and in accordance with the Updated EM&A Manual during the reporting month of January 2020.

Summary of Main Works Undertaken and Key Measures Implemented

2. The main works undertaken during the reporting period are as follows:

Contract No.	Contract Title	Site Activities
DC/2018/06	Shek Wu Hui Effluent Polishing Plant - Main Works Stage 1 - Civil Works for Sludge Treatment Facilities and 132kV Primary Substation	 Underground utility detection Demolition of existing structure Tree felling works Hoarding installation Predrilling works Sheet piling installation H-piles installation
DC/2018/07	Shek Wu Hui Effluent Polishing Plant - Main Works Stage 1 - Civil Works for Sewage Treatment Facilities	Trial pit worksUnderground utilities detectionSite clearance
DE/2018/03	Shek Wu Hui Effluent Polishing Plant - Main Works Stage 1 - Sidestream Treatment Facilities and E&M Works for Sluge Treatment Faciliteis	No construction activities in the reporting month.
DE/2018/04	Shek Wu Hui Effluent Polishing Plant - Main Works Stage 1 - E&M Works for Sewage Treatment Facilities	No construction activities in the reporting month.

Table I Summary Table for Major Site Activities in the Reporting Month

3. Implementation of the key mitigation measures during the reporting period are as follows:

Air Quality

- Water spraying on haul road and unpaved area was done to minimize dust generation.
- Stockpiles were covered by impervious sheets.

Water Quality

- Water from road washing should not fall into the drainage system.
- Manholes were covered by impervious sheets to avoid dirty run-off into the drainage system

Waste Management

• Waste pile was covered by impervious sheets.

Summary of Exceedances, Investigation and Follow-up

4. Exceedance of Action/Limit levels during the reporting month (January 2020) and the investigation results and/or follow-up actions:

Air Quality Monitoring

- No Action/Limit Level exceedance for 1-hour TSP was recorded.
- No Action/Limit Level exceedance for 24-hour TSP was recorded.

Construction Noise Monitoring

• No Action/Limit Level exceedance for day time construction noise monitoring was recorded in the reporting month.

Ecological Monitoring

• 1 Action Level was triggered. No Limit Level was triggered.

Complaint Handling, Prosecution and Public Engagement

Event	Event Details		Follow-up/ Remedial	Status/	
Event	Number	Brief Description	Actions	Remarks	
Complaints	0				
Received	0	-	-	-	
Notification of					
Summons and	0				
Prosecutions		-	-	-	
Received					
Public					
Engagement	0	-	-	-	
Activities					

Table II Summary of Complaint/Summons/Prosecution in the Reporting Month

Reporting Changes

5. There were no reporting changes during the reporting month.

Future Key Issues

6. The key works or activities will be anticipated in the next reporting period are as follows:

Table III Summary Table for Site Activities in the Next Reporting

Contract No.	Contract Title	Site Activities
DC/2018/06	Shek Wu Hui Effluent Polishing Plant - Main Works Stage 1 - Civil Works for Sludge Treatment Facilities and 132kV Primary Substation	 Underground utility detection Demolition of existing structure Tree felling works Hoarding installation Trial pit excavation for underground utility Predrilling works H-piles installation Sheet piling installation Drainage diversion work
DC/2018/07	Shek Wu Hui Effluent Polishing Plant - Main Works Stage 1 - Civil Works for Sewage Treatment Facilities	 Trial pit works Underground utilities detection Site clearance Trench excavation
DE/2018/03	Shek Wu Hui Effluent Polishing Plant - Main Works Stage 1 - Sidestream Treatment Facilities and E&M Works for Sluge Treatment Faciliteis	Site clearance and fencing work
DE/2018/04	Shek Wu Hui Effluent Polishing Plant - Main Works Stage 1 - E&M Works for Sewage Treatment Facilities	 Preparation work of E&M installation at temporary filtrate lifting well and equalization tank Modification of existing emergency generator electrical works

1 INTRODUCTION

Background

- 1.1 The Further Expansion of Shek Wu Hui Effluent Polishing Plant (SWHEPP) is a designated Project (DP) under F.1 and F.2 of Part 1, Schedule 2 of Environmental Impact Assessment Ordinance (EIAO). The "North East New Territories New Development Areas" Environmental Impact Assessment (NENT NDAs EIA) Report (Registered No.: AEIAR-175/2013) covered the assessment for the Further Expansion of SWHSTW Phase 1A, 1B and 2, and the associated Environmental Monitoring and Audit (EM&A) Manual was approved on 18 October 2013.
- 1.2 The existing Shek Wu Hui Sewage Treatment Works (SWHSTW) is operated and maintained by the Drainage Services Department (DSD). It provides secondary level treatment to sewage collected from Sheung Shui, Fanling and adjacent areas, SWHSTW was completed in two stages and expanded progressively in the past year. In 2009, the expansion of SWHSTW was completed and its design capacity was 93,000m²/day at average dry weather flow (ADWF). After the Resource Allocation Exercise 2017, the existing SWHSTW is proposed to be upgraded from secondary to tertiary treatment level as the new SWHEPP at 3 stages: Main Works Stage 1, Stage 2 and Stage 3.
- 1.3 A Further Environmental Permit (EP) (Permit No. FEP-02/474/2013) was issued on 15 February 2018 to DSD as the Permit Holder to assume the responsibility for construction and operating the SWHEPP Project up to a capacity of 190,000m³/day. The updated Environmental Monitoring and Audit (EM&A) Manual was prepared in accordance with Condition 2.3 of the Further EP. The site layout plan for the Project is shown in **Figure 1.1**.
- 1.4 Cinotech Consultants Ltd. was designated as the Environmental Team (ET) to undertake the EM&A works for "Shek Wu Hui Effluent Polishing Plant Main Works Stage 1" (hereinafter called the "Project").

Purpose of the Report

1.5 This is the 1st Monthly EM&A Report which summarises the impact monitoring results and audit findings for the EM&A programme during the reporting period in January 2020.

Project Organizations

- 1.6 Different Parties with different levels of involvement in the project organization include:
 - Permit Holder Drainage Service Department (DSD)
 - Supervisor Representative AECOM Asia Company Limited (AECOM)
 - Environmental Team (ET) Cinotech Consultants Limited (Cinotech)
 - Independent Environmental Checker (IEC) Ramboll Hong Kong Limited (Ramboll)
 - Contractors
 - Contract No.: DC/2018/06 Kwan Lee Chun Wo Joint Venture (KLCWJV)
 - o Contract No.: DC/2018/07 Kwan Lee Chun Wo Joint Venture (KLCWJV)
 - Contract No.: DE/2018/03 Jardine Engineering Corporation Limited (JEC)
 - Contract No.: DE/2018/04 Bestwise Envirotech Limited (Bestwise)

1.7 The key contacts of the Project are shown in **Table 1.1**.

1 abic 1.1	Key Hojeet Contacts		
Party	Role	Contact Person	Phone No.
DSD	Permit Holder	Ms. Konica Cheung	2594 7463
AECOM	Supervisor Representative	Mr. Henry Tai	3792 0580
Cinotech	Environmental Team	Mr. KS Lee (ETL)	2151 2091
	Environmental Team	Ms. Jennifer Mok	2151 2076
Ramboll	Independent Environmental Checker	Mr. Ray Yan	3465 2836
KLCWJV	Contractor (DC/2018/06)	Mr. Yip Yun Lam	9532 7174
KLCWJV	Contractor (DC/2018/07)	Mr. Karsten Kwong	9771 0059
JEC	Contractor (DE/2018/03)	Mr. Lau Kim Hung	2947 1125
Bestwise	Contractor (DE/2018/04)	Mr. Albus Cheung	9731 0831

Table 1.1Key Project Contacts

1.8 The Organizational Structure for Environmental Management is shown in **Figure 1.2**.

Construction Activities undertaken during the Reporting Month

1.9 The major site activities undertaken in the reporting month included:

Table 1.2	Summary Table for Major Site Activities in the Reporting Month	
	Summary rubic for mujor bree recentices in the reporting month	

Contract No.	Contract Title	Site Activities
DC/2018/06	Shek Wu Hui Effluent Polishing Plant - Main Works Stage 1 - Civil Works for Sludge Treatment Facilities and 132kV Primary Substation	 Underground utility detection Demolition of existing structure Tree felling works Hoarding installation Predrilling works Sheet piling installation H-piles installation
DC/2018/07	Shek Wu Hui Effluent Polishing Plant - Main Works Stage 1 - Civil Works for Sewage Treatment Facilities	Trial pit worksUnderground utilities detectionSite clearance
DE/2018/03	Shek Wu Hui Effluent Polishing Plant - Main Works Stage 1 - Sidestream Treatment Facilities and E&M Works for Sluge Treatment Faciliteis	No construction activities in the reporting month.
DE/2018/04	Shek Wu Hui Effluent Polishing Plant - Main Works Stage 1 - E&M Works for Sewage Treatment Facilities	No construction activities in the reporting month.

Summary of EM&A Requirements

- 1.10 The EM&A programme requires construction noise monitoring, air quality monitoring, water quality monitoring, ecological monitoring and environmental site audit, etc. The EM&A requirements for each parameter are described in the following sections, including:
 - All monitoring parameters;
 - Action and Limit levels for all environmental parameters;
 - **Event Action Plans:**
 - Environmental mitigation measures, as recommended in the Project EIA Report.
- 1.11 The advice on the implementation status of environmental protection and pollution control/mitigation measures is summarized in Section 8 of this report.
- 1.12 This report presents the monitoring results, observations, locations, equipment, period, methodology and QA/QC procedures of the monitoring parameters of the required environmental monitoring works and audit works for the Project in January 2020.

Statues of Environmental Licensing and Permitting

1.13 All permits/licenses obtained for the Project are summarized in Table 1.3.

able 1.3 Summary of Environmental License and Permit					
Contract		Valid	Valid Period		
No.	Permit / License No.	From	То	Status	
Environmenta	al Permit (EP)				
All	FEP-02/474/2013	15 Feb 2018	N/A	Valid	
All	EP-474/2013	21 Nov 2013	N/A	Valid	
Notification of	f Construction Works under A	ir Pollution Cor	ntrol Ordinance	(APCO)	
DC/2018/06	449210 (Portion A & C)	23 Sep 2019	11 Mar 2024	Valid	
DC/2018/06	449211(WM1)	23 Sep 2019	11 Mar 2024	Valid	
DC/2018/07	N/A	11 Nov 2019	31 Dec 2024	Valid	
Billing Account	nt for Construction Waste Dis	posal			
DC/2018/06	7035390	11 Oct 2019	N/A	Valid	
DC/2018/07	7035985	9 Dec 2019	N/A	Valid	
DE/2018/03	7035700	6 Nov 2019	N/A	Valid	
DE/2018/04	703621912	2 Jan 2020	N/A	Valid	
Registration o	of Chemical Waste Producer				
DC/2018/06	5213-624-K3371-01	14 Nov 2019	N/A	Valid	
DC/2018/07	5213-624-K3371-02	N/A	N/A	Valid	
Effluent Disch	narge License				
DC/2018/06	WT00035431-2019	20 Jan 2020	31 Jan 2025	Valid	

2 AIR QUALITY

Monitoring Requirement

2.1 According to the Updated EM&A Manual of SWHEPP, 1-hour and 24-hour Total Suspended Particulates (TSP) monitoring were conducted to monitor the air quality for this Project. For regular impact monitoring, a sampling frequency of at least once in every six days at all of the monitoring stations for 24-hour TSP monitoring. For 1-hour TSP monitoring, the sampling frequency of at least three times in every six days shall be undertaken when the highest dust impact occurs. **Appendix A** shows the established Action/Limit Levels for the environmental monitoring works.

Monitoring Locations

2.2 Four designated monitoring stations were selected for air quality monitoring programme. **Table 2.1** describes the air quality monitoring locations, which are also depicted in **Figure 2**.

Monitoring Stations	Location	Location of Measurement
AM1 ⁽¹⁾	Wai Loi Tsuen	Ground Level
AM2 ⁽¹⁾	Fu Tei Au	Ground Level
AM1a ⁽²⁾	Site Boundary of the Shek Wu Hui STW (East)	Ground Level
AM2a ⁽²⁾	Site Boundary of the Shek Wu Hui STW (North)	Ground Level

Table 2.1 Air Quality Monitoring Locations

Remarks: (1) For 1-hour TSP monitoring; (2) For 24-hour TSP monitoring

Monitoring Parameters and Frequency

2.3 **Table 2.2** summarizes the monitoring parameters, monitoring period and frequencies of impact air quality monitoring. The monitoring schedule is shown in **Appendix B**.

Tuble 2.2 Tree	Tuble 2.2 Trequency and Furameters of Min Quanty Monitoring					
Monitoring S	Stations	Parameter	Period	Frequency		
AM1 & A	.M2	1-hour TSP	0700 - 1900	3 times/day, once every 6 days		

24 hours

 Table 2.2 Frequency and Parameters of Air Quality Monitoring

24-hour TSP

Monitoring Equipment

AM1a & AM2a

- 2.4 High Volume Samplers (HVS) in compliance with the specification stipulated in the EM&A Manual, Section 2.2.2, were used to carry out 24-hour TSP monitoring. Direct reading dust meter were also used to measure 1-hour average TSP levels. The 1-hour sampling was determined by HVS to check the validity and accuracy of the results measured by direct reading method.
- 2.5 Wind data monitoring equipment was set on rooftop (about 4/F) of the SWHSTW control room building for logging wind speed and wind direction such that the wind sensors were clear of obstructions or turbulence caused by building. The wind data monitoring equipment was recalibrated at least once every six months and the wind directions were divided into 16 sectors

Once every 6 days

of 22.5 degrees each.

2.6 **Table 2.3** summarizes the equipment to be used for air quality monitoring. Copies of calibration certificates are attached in **Appendix C**.

Table 2.3Air Quality Monitoring Equipment

Equipment	Model and Make	Quantity
1-hour TSP Dust Meter	Sibata Model No. LD-5R	4
HVS Sampler	TISCH Model: TE-5170	2
Calibrator	TISCH Model: TE-5025A	1
Wind Anemometer	Davis Instrument 6152	1

Monitoring Methodology

1-hour TSP Monitoring

Measuring Procedures

2.7 The measuring procedures of the 1-hour dust meter are in accordance with the Manufacturer's Instruction Manual as follows:

(Sibata Model No.: LD-5R)

- The 1-hour dust meter is placed at least 1.3 meters above ground.
- Set POWER to "ON" and make sure that the battery level was not flash or in low level.
- Allow the instrument to stand for about 3 minutes and then the cap of the air sampling inlet has been released.
- Push the knob at MEASURE position.
- Set time/mode setting to [BG] by pushing the time setting switch. Then, start the background measurement by pushing the start/stop switch once. It will take 6 sec. to complete the background measurement.
- Push the time setting switch to change the time setting display to [MANUAL] at the bottom left of the liquid crystal display. Finally, push the start/stop switch to stop the measuring after 1 hour sampling.
- Information such as sampling date, time, count value and site condition were recorded during the monitoring period.

Maintenance/Calibration

- 2.8 The following maintenance/calibration is required for the 1-hour dust meter:
 - Check and calibrate the meter by HVS to check the validity and accuracy of the results measured by direct reading method at 2-month intervals throughout all stages of the air quality monitoring.

24-hour TSP Monitoring

Instrumentation

- 2.9 High volume samplers (HVS) (TISCH Model: TE-5170) complete with appropriate sampling inlets was employed for 24-hour TSP monitoring. The sampler was composed of a motor, a filter holder, a flow controller and a sampling inlet and its performance specification complied with that required by USEPA Standard Title 40, Code of Federation Regulations Chapter 1 (Part 50). Moreover, the HVS also met all the requirements in Section 2.2 of the Annex II Specification.
- 2.10 The positioning of the HVS samplers are as follows:
 - A horizontal platform with appropriate support to secure the samplers against gusty wind shall be provided;
 - No two samplers shall be placed less than 2 meter apart;
 - The distance between the sampler and an obstacle, such as buildings, must be at least twice the height that the obstacle protrudes above the sampler;
 - A minimum of 2 metres of separation from walls, parapets and penthouses is required for rooftop samplers;
 - A minimum of 2 metres of separation from any supporting structure, measured horizontally is required;
 - No furnace or incinerator flue is nearby;
 - Airflow around the sampler is unrestricted;
 - The sampler is more than 20 metres from the dripline;
 - Any wire fence and gate, to protect the sampler, shall not cause any obstruction during monitoring;
 - Permission must be obtained to set up the samplers and to obtain access to the monitoring stations; and
 - A secured supply of electricity is needed to operate the samplers.

Operating/analytical procedures for the operation of HVS

- 2.11 Operating/analytical procedures for the air quality monitoring are highlighted as follows:
 - Prior to the commencement of the dust sampling, the flow rate of the high volume sampler was properly set (between $1.1 \text{ m}^3/\text{min.}$ and $1.4 \text{ m}^3/\text{min.}$) in accordance with the manufacturer's instruction to within the range recommended in USEPA Standard Title 40, CFR Part 50.
 - For TSP sampling, fiberglass filters with a collection efficiency of > 99% for particles of $0.3 \mu m$ diameter were used.
 - The power supply was checked to ensure the sampler worked properly. On sampling, the sampler was operated for 5 minutes to establish thermal equilibrium before placing any filter media at the designated air monitoring station.
 - The filter holding frame was then removed by loosening the four nuts and a weighted and conditioned filter was carefully centered with the stamped number upwards, on a supporting screen.

- The filter was aligned on the screen so that the gasket formed an airtight seal on the outer edges of the filter. Then the filter holding frame was tightened to the filter holder with swing bolts. The applied pressure should be sufficient to avoid air leakage at the edges.
- The shelter lid was closed and secured with the aluminum strip.
- The timer was then programmed. Information was recorded on the record sheet, which included the starting time, the weather condition and the filter number (the initial weight of the filter paper can be found out by using the filter number).
- After sampling, the filter was removed and sent to the HOKLAS laboratory (Wellab Ltd.) for weighing. The elapsed time was also recorded.
- Before weighing, all filters were equilibrated in a conditioning environment for 24 hours. The conditioning environment temperature should be between 25°C and 30°C and not vary by more than \pm 3°C; the relative humidity (RH) should be < 50% and not vary by more than \pm 5%. A convenient working RH is 40%.

Maintenance/Calibration

- 2.12 The following maintenance/calibration is required for the HVS:
 - The high volume motors and their accessories were properly maintained. Appropriate maintenance such as routine motor brushes replacement and electrical wiring checking were made to ensure that the equipment and necessary power supply are in good working condition.
 - High volume samplers were calibrated at bi-monthly intervals using TE-5028A Calibration Kit throughout all stages of the air quality monitoring.

Results and Observations

- 2.13 Impact air quality monitoring was conducted at four monitoring stations as scheduled. The monitoring schedule is shown in **Appendix B**.
- 2.14 No Action/Limit Level exceedance was recorded for all 1-hour TSP monitoring in the reporting month.
- 2.15 No Action/Limit Level exceedance was recorded for all 24-hour TSP monitoring in the reporting month.
- 2.16 The air temperature, precipitation and the relative humidity data was obtained from daily extract of Ta Kwu Ling Station in Hong Kong Observatory Climate Information Service, where the wind speed and wind direction were recorded by the installed Wind Anemometer at rooftop (about 4/F) of the SWHSTW control room building. This weather information for the reporting month is summarized in **Appendix D**.
- 2.17 The monitoring data and graphical presentations of 1-hour and 24-hour TSP monitoring results are shown in **Appendix E** and **Appendix F** respectively.
- 2.18 According to our field observations, the major dust source identified at the designated air quality monitoring stations are as follows:

Monitoring Stations	Major Dust Source	
AM1 - Wai Loi Tsuen	Village House Renovation Works	
AM2 - Fu Tei Au	N/A	
AM1a - Site Boundary of the Shek Wu Hui STW (East)	Vehicle Movement within SWHSTW	
AM2a - Site Boundary of the Shek Wu Hui STW (North)	N/A	

Table 2.4 Major Dust Source during Air Quality Monitoring

Comparison of EM&A Result with EIA Prediction

2.19 The air monitoring data was compared with the predictions in the EIA Report (as approved in 2013) as summarised in **Tables 2.5** and **Table 2.6**.

Table 2.5Comparison of 1-hr TSP Monitoring Data with Predictions in EIA Report (as
approved in 2013)

Monitoring Stations	ASR ID	Predicted 1-hr TSP Concentration in EIA Report (as Approved in 2013), dB(A), μg/m ³	Reporting Month (January 2020), μg/m ³
AM1 - Wai Loi Tsuen	N/A	N/A ⁽¹⁾	42.9 - 163.2
AM2 - Fu Tei Au	FLN-E28	255	39.6 - 194.7

Remarks:

(1) No 1-hr TSP concentration was predicted in EIA Report (as approved in 2013).

Table 2.6Comparison of 24-hr TSP Monitoring Data with Predictions in EIA Report
(as approved in 2013)

Monitoring Stations	Predicted 24-hr TSP Concentration in EIA Report (as approved in 2013), dB(A), μg/m ³	Reporting Month (January 2020), µg/m ³
AM1a - Site Boundary of the Shek Wu Hui STW (East)	N/A ⁽¹⁾	57.4 - 78.3
AM2a - Site Boundary of the Shek Wu Hui STW (North)	N/A ⁽¹⁾	27.6 - 57.3

Remarks:

(1) No 24-hr TSP concentration was predicted in EIA Report (as approved in 2013))

2.20 The 1-hour TSP concentration at AM2 in the reporting month was lower than the prediction in the EIA Report (as approved in 2013). The 1-hour TSP concentrations at AM1 as well as 24-hour TSP concentrations at AM1a and AM2a were not predicted in the EIA Report (as approved in 2013).

3 NOISE

Monitoring Requirements

3.1 According to the Updated EM&A Manual, construction noise monitoring was conducted to monitor the construction noise arising from the construction activities. The regular monitoring frequency for each monitoring station shall be on a weekly basis and conduct one set of measurements between 0700 and 1900 hours on normal weekdays. **Appendix A** shows the established Action and Limit Levels for the environmental monitoring works.

Monitoring Locations

3.2 Noise monitoring was conducted at three designated monitoring stations in the reporting period. **Table 3.1** and **Figure 3** show the locations of these stations.

Monitoring Stations	Location	Location of Measurement
NM1	Wai Loi Tsuen	Ground Level
NM2	Fu Tei Au	Ground Level
NM3	Man Kok Village	Ground Level

Table 3.1 Noise Monitoring Stations

Monitoring Parameters, Frequency and Duration

3.3 **Table 3.2** summarizes the monitoring parameters, frequency and total duration of monitoring. The noise monitoring schedule is shown in **Appendix B**.

Table 3.2Frequency and Parameters of Noise Monitoring

Monitoring Stations	Time Period	Duration	Frequency	Parameter	Measurement
NM1				L ₁₀ (30 min.) dB(A)	Free Field
NM2	0700-1900 hrs on normal weekdays	30 minutes	Once per week	L ₉₀ (30 min.) dB(A)	Free Field
NM3				L _{eq} (30 min.) dB(A)	Free Field

Monitoring Equipment

3.4 Integrating Sound Level Meter was used for impact noise monitoring. The meters were Type 1 sound level meter capable of giving a continuous readout of the noise level readings including equivalent continuous sound pressure level (L_{eq}) and percentile sound pressure level (L_x) that also complied with International Electrotechnical Commission Publications 651:1979 (Type 1) and 804:1985 (Type 1) specifications. **Table 3.3** summarizes the noise monitoring equipment being used. Copies of calibration certificates are attached in **Appendix G**.

Table 5.5 Noise Monitoring Equipment				
Equipment	Model and Make	Quantity		
Integrating Sound Level Meter	BSWA 308	2		
Calibrator	ST-120	1		

Table 3.3Noise Monitoring Equipment

Monitoring Methodology and QA/QC Procedure

- 3.5 The monitoring procedures are as follows:
 - The monitoring station was normally be at a point 1m from the exterior of the sensitive receivers building façade and be at a position 1.2m above the ground.
 - For free field measurement, the meter was positioned away from any nearby reflective surfaces. All records for free field noise levels were adjusted with a correction of +3 dB(A).
 - The battery condition was checked to ensure the correct functioning of the meter.
 - Parameters such as frequency weighting, the time weighting and the measurement time were set as follows:
 - Frequency weighting: A
 - Time weighting: Fast
 - Time measurement: 30 minutes
 - Prior to and after each noise measurement, the meter was calibrated using a Calibrator for 94.0 dB at 1000 Hz. If the difference in the calibration level before and after measurement was more than 1.0 dB, the measurement would be considered invalid and repeat of noise measurement would be required after re-calibration or repair of the equipment.
 - The wind speed was frequently checked with the portable wind meter.
 - At the end of the monitoring period, the L_{eq}, L₉₀ and L₁₀ were recorded. In addition, site conditions and noise sources were recorded on a standard record sheet.
 - Noise monitoring would be cancelled in the presence of fog, rain, and wind with a steady speed exceeding 5 m/s, or wind with gusts exceeding 10 m/s. Supplementary monitoring would be provided to ensure sufficient data would be obtained.

Maintenance and Calibration

- 3.6 The microphone head of the sound level meter and calibrator were cleaned with a soft cloth at quarterly intervals.
- 3.7 The sound level meter and calibrator were checked and calibrated at yearly intervals.
- 3.8 Immediately prior to and following each noise measurement the accuracy of the sound level meter was checked using an acoustic calibrator generating a known sound pressure level at a known frequency. Measurements were accepted as valid only if the calibration levels from before and after the noise measurement agree to within 1.0 dB.

Results and Observations

3.9 No Action/Limit Level exceedance was recorded for all construction noise monitoring in the reporting month.

- 3.10 Noise monitoring results and graphical presentations are shown in Appendix H.
- 3.11 The major noise sources identified at the noise monitoring stations are shown in **Table 3.4**.

 Table 3.4
 Other Noise Source Identified during Noise Monitoring

Monitoring Stations	Major Noise Source
NM1	Railway Noise & Village House Renovation Works
NM2	N/A
NM3	Road traffic at Po Wan Road

3.12 All the Construction Noise Levels (CNLs) reported in this report were adjusted with the corresponding baseline level (i.e. Measured Leq – Baseline Leq = CNL), in order to facilitate the interpretation of the noise exceedance. The baseline noise level and the Noise Limit Level at each designated noise monitoring station are presented in **Table 3.5**.

 Table 3.5
 Baseline Noise Level and Noise Limit Level for Monitoring Stations

Monitoring Stations	Baseline Noise Level, dB (A) (at 0700 – 1900 hrs on normal weekdays)	Noise Limit Level, dB (A) (at 0700 – 1900 hrs on normal weekdays)
NM1	63.4	
NM2	58.0	75
NM3	63.4	

Comparison of EM&A Result with EIA Prediction

3.13 The noise monitoring data was compared with the predictions in EIA Report (as approved in 2013) as summarised in **Table 3.6**.

Table 3.6	Comparison of Noise Monitoring Data with Predictions in EIA Report (as
	approved in 2013)

Monitoring Stations	NSR ID	Predicted Mitigated Construction Noise Levels in EIA Report (as Approved in 2013), dB(A)	Reporting Month (January 2020), Leq (30min) dB(A)
NM1 - Wai Loi Tsuen	N/A	N/A ⁽¹⁾	53.8 - 61.4
NM2 - Fu Tei Au	N/A	N/A ⁽¹⁾	55.7 - 58.4
NM3 – Man Kok Village	FN-18	66-75	47.1 – 62.1

Remarks:

(1) No construction noise level was predicted in EIA Report (as approved in 2013).

3.14 The results at NM3 were lower than the range of the predicted mitigated construction noise levels in the EIA Report (as approved in 2013). Construction noise levels at NM1 and NM2 were not predicted in the EIA Report (as approved in 2013).

4 ECOLOGY

Monitoring Requirements

4.1 According to the Updated EM&A Manual, waterbird species which use rivers near the Project Site were identified and recorded. The monitoring requirement in the EM&A Manual is shown in **Table 4.1**. **Appendix A** shows the established Action/Limit Levels for ecological monitoring works.

Table 4.1Monitoring of Measures to Minimise Disturbance to Waterbirds on Ng
Tung, Sheung Yue and Shek Sheung Rivers during Construction Phase

Phase	Methodology	
Construction	Weekly transect at both high and low tides to identify and enumerate all bird species utilising the river channels and identify any sources of actual or potential disturbance to birds due to construction activities throughout the construction period.	

4.2 The monitoring should be conducted by the ET and supervised by a qualified ecologist who will be a member of the ET.

Monitoring Locations

4.3 Transect and point count surveys were proposed within the 500m boundary of Ng Tung River, Sheung Yue River and Shek Sheung River of the assessment area. Three transects and sevenpoint count locations during high and low tides were applied. These locations are shown in **Figure 4** and summarized in **Table 4.2**. The photo of each transect is provided in **Appendix J**.

Table 4.2 Ecological Monitoring Stations

Monitoring Stations	Descriptions	Influenced by Tidal Action	
Transect T1			
Transect T2			
Point Count Location P1	Along Ng Tung Divor	No	
Point Count Location P2	Along Ng Tung River	No	
Point Count Location P3			
Point Count Location P4			
Point Count Location P5	At Shek Sheung River (Low-flow Channel)	No	
Transect T3	Along Shek Sheung River & Sheung Yue River	Yes	
Point Count Location P6	At Shek Sheung River	Yes	
Point Count Location P7	At Intersection between Sheung Yue River and Shek Sheung River	Yes	

Monitoring Parameters, Frequency and Duration

4.4 Monitoring surveys were conducted on a weekly basis at both high and low tides (it is considered high tide when tidal levels are above 1.5m and low tide when tidal level are below 1.5m at Tsim Bei Tsui Station). The magnitude of how much above or below 1.5m was subject to tidal conditions of that week as it varied throughout different times of the year. Nonetheless, the high and low tide relative to that week's tidal condition were taken into consideration. The ecological monitoring schedule is shown in **Appendix B**.

Monitoring Methodology

- 4.5 Transect survey was undertaken along the concerned rivers (Ng Tung River, Sheung Yue River and Shek Sheung River) adjacent to proposed construction activities. As the sensitive receivers (large waterbirds) are easily visible and the surveyor has used auxiliary equipment such as camera(s) and binoculars (magnification 7-10x). The transect route only follows one bank of these rivers.
- 4.6 At point count locations, surveyors identified and recorded bird species which were seen or heard along the river channel. For each point count, surveyors quantitatively recorded all species seen and heard for the duration of five minutes up to the distance where birds were still detectable. All avifauna along the walk transect were recorded. Noticeable behaviours (e.g. breeding behaviours such as nesting and presence of recently fledged juveniles, roosting and feeding activities, etc.) were recorded as well.
- 4.7 Ornithological nomenclature used in report should follow *The Avifauna of Hong Kong* (Carey et al. (2001)), *The Birds of Hong Kong and South China* (Viney et al. (2005)) and the most recent updated list from other sources (e.g. Hong Kong Bird Watching Society).
- 4.8 Weather conditions, tidal information at the time of the survey and other noticeable activities occurring within or in the vicinity of the survey areas (e.g. ongoing routine drainage channel maintenance works and other human activities that could create disturbances to birds) were recorded.

Analytical Methodology

4.9 The number and species of waterbirds utilizing the rivers fluctuate every day naturally. Therefore, the survey data were collectively analysed on a monthly basis to increase the sample size and to reduce random error on one survey day. Since occurrence of waterbirds has distinctive seasonal pattern, the construction phase data for all waterbirds and representative waterbirds were compared with the baseline data for the respective month and season. The representatives of waterbirds are listed in **Table 4.3**.

Species Name	Common Name	Chinese Name
Egretta garzetta	Little Egret	小白鷺
Ardea cinerea	Grey Heron	蒼鷺
Ardeola bacchus	Chinese Pond Heron	池鷺
Phalacrocorax carbo	Great Cormorant	普通鸕鷀
Ardea alba	Great Egret	大白鷺
Bubulcus coromandus	Eastern Cattle Egret	牛背鷺

Table 4.3Representative Waterbirds

- 4.10 When a decline in abundance of all or representative waterbird is identified, one-tailed Student t-test was adopted to statistically analyse whether the drop is significant. If the collected data for the reporting month fails to show no significant difference from that in the baseline phase at 95% confidence level, the action level will be triggered. Likewise, the limit level is set at 99% confidence level.
- 4.11 In addition, if important behaviours such as breeding, brooding, nesting and presence of recently fledged juveniles of species of conservation importance are observed, the Resident Engineer, Contractor and IEC should be notified immediately after the survey. The Contractor should review current construction programme and minimize disturbance due to construction activities.

Results

4.12 For this reporting month, the numbers of species and individuals recorded were provided in **Table 4.4**. The photo record of waterbirds can be found in **Appendix J**.

Table 4.4 Total Bird Species and Abundance in the Reporting Month

	Number of Species	Abundance
All Avifauna	53	636
Waterbirds	20	343

4.13 **Table 4.5** presents the abundance of representative species.

Table 4.5 Abundance of Representative Waterbirds in the Reporting Month

Species Name	Common Name	Chinese Name	Abundance
Egretta garzetta	Little Egret	小白鷺	65
Ardea cinerea	Grey Heron	蒼鷺	114
Ardeola bacchus	Chinese Pond Heron	池鷺	12
Phalacrocorax carbo	Great Cormorant	普通鸕鷀	32
Ardea alba	Great Egret	大白鷺	20
Bubulcus coromandus	Eastern Cattle Egret	牛背鷺	40

Analysis

4.14 The result of student t-tests for all waterbirds and representative waterbirds are compiled in **Table 4.6** and **4.7** respectively. Further details are provided in **Appendix I**.

Confidence Level (Critical Value)T-values of Data in Reporting Month95% (-2.353)99% (-4.541)AbundanceMonthly0.799✓✓Seasonal0.932✓✓

Table 4.6T-test Result for All Waterbirds in the Reporting Month

Remarks

✓ = T-value falls within the confidence level, the impact monitoring data shows no significant difference to the baseline data.

***** = T-value falls outside the confidence level, the impact monitoring data shows significant difference to the baseline data.

Common Name of	T-value		nce Level l Value)	T-value		nce Level l Value)	Overall
Representative Waterbird	Monthly	95% (-2.353)	99% (-4.541)	Seasonal	95% (-2.353)	99% (-4.541)	Overaii
Little Egret	0.435	~	~	0.207	v	v	 ✓
Grey Heron	0.976	~	~	1.431	v	v	 ✓
Chinese Pond Heron	-4.067	×	~	-4.826	×	×	Action Level
Great Cormorant	0.707	~	~	0.411	~	~	~
Great Egret	-0.151	~	~	-0.124	 ✓ 	~	~
Eastern Cattle Egret	2.114	~	~	1.683	~	~	~

Table 4.7T-test Result for Representative Waterbirds in the Reporting Month

Remarks

 \checkmark = T-value falls within the confidence level, the impact monitoring data shows no significant difference to the baseline data.

X = T-value falls outside the confidence level, the impact monitoring data shows significant difference to the baseline data.

- 4.15 The t-test concluded that the abundance for Chinese Pond Heron was significantly lower than the baseline monitoring result for January and winter at 95% confidence level, 1 Action Level was triggered for ecological monitoring in the reporting month. No Limit Level was triggered.
- 4.16 Despite a drop in Chinese Pond Heron abundance, the average number of all waterbirds recorded in January 2020 (87 nos.) was higher than those in the same month and season in baseline period (65 and 62 nos. respectively). Table V of **Appendix I** shows a notable increase in Grey Heron abundance (29 nos. versus 18 nos. for the same month). Also, no significant change was observed for Little Egret (8 nos. versus 7 nos. for the same month). As both species shares similar niche as Chinese Pond Heron, it is unlikely that project activity (e.g. noise) will affect one species only. In addition, no wastewater discharge from the Project Site was observed. As the decline was considered non-project related, no remedial measure for the project is proposed. The monitoring work will continue next month to evaluate any construction impact on waterbirds.

Observations

- 4.17 Waterbird behaviour observed during ecological monitoring are listed below:
 - Foraging
 - Flying
 - Resting
 - Soaring

4.18 The anthropogenic activities observed during ecological monitoring are listed in **Table 4.8**.

Table 4.8	Observations durin	g Ecological Moni	toring in the Rep	orting Month
		5 Leonogrean mioni	toring in the reep	

Location	Observations	
T1 (PC1, PC2)	Fishing, remote boating	
T2 (PC3, PC4)	Fishing, project and non-project related construction activities	
PC5	N/A	
T3 (PC6, PC7)	Fishing, open burning outside works area	

5 WATER QUALITY

Monitoring Requirement

- 5.1 According to the Updated EM&A Manual, no water monitoring is required before the commencement of outfall construction at Ng Tung River.
- 5.2 Site audits were carried out on a weekly basis to monitor and audit the timely implementation of water quality mitigation measures within the site boundaries of this Project. The summaries of site audits are attached in **Appendix K**.

6 WASTE MANAGEMENT

Monitoring Requirement

6.1 According to the Updated EM&A Manual, waste management would be the contractor's responsibility to ensure that all wastes produced during the construction works for the Project are handled, stored and disposed of in accordance with good waste management practices, EPD's regulations and requirements.no monitoring for waste management is required for the Project. An environmental management plan (EMP) should be prepared and submitted to the Supervisor for approval. The monitoring and auditing requirements of the EMP should be followed with regard to the management of C&D material.

Waste Management Status

- 6.2 Site audits were carried out on a weekly basis to monitor and audit to ensure that proper storage, transportation and disposal practices of waste materials generated during construction activities, such as construction and demolition (C&D) materials and general refuse are being implemented. The summaries of site audits are attached in **Appendix K**.
- 6.3 The amount of wastes generated by the major site activities of this Project during the reporting month is shown in **Appendix L**.

7 LANDSCAPE AND VISUAL

Audit Requirement

- 7.1 According to the Updated EM&A Manual, site audits would be undertaken during the construction phase of the Project to check that the proposed landscape and visual mitigation measures are properly implemented and maintained as per their intended objectives. Particularly audits would be carried out during site clearance when proposed tree felling and transplantation may occur. Site inspections would be undertaken at least once every two weeks during the construction period.
- 7.2 Site clearance and tree felling works were undertaken during the reporting period as per **Table I** and **Table 1.2**, site audits were carried out on a weekly basis to monitor and audit the timely implementation of landscape and visual mitigation measures within the site boundaries of this Project. The summaries of site audits are attached in **Appendix K**.

8 ENVIRONMENTAL AUDIT

Site Audits

- 8.1 Site audits were carried out on a weekly basis to monitor the timely implementation of proper environmental management practices and mitigation measures in the Project site. The summaries of site audits are attached in **Appendix K**.
- 8.2 Site audits were conducted on 6, 14 & 21 January 2020 in the reporting month. As all construction works were suspended between 29 January and 31 January 2020, the weekly site audit was also suspended. Joint site inspection with the representative of IEC was conducted on 6 January 2020. No non-compliance was observed during the site audit.

Implementation Status of Environmental Mitigation Measures

- 8.3 According to Environmental Permits, the approved EIA Report (Register No.: AEIAR-175/2013), and the Updated EM&A Manual of the Project, the mitigation measures detailed in the documents are recommended to be implemented during the construction phase. An Environmental Mitigation Implementation Schedule (EMIS) is provided in **Appendix N**.
- 8.4 The ET weekly site inspections were carried out during the reporting month and the observations and recommendations are summarized in Tables 8.1 and 8.2. Refer to Appendix K for the site inspection summary reports in the reporting month.

	DC/2018/00		
Parameters	Date	Observations and Recommendations	Follow-up
Watan Quality	14 Jan 2020	Manholes were not covered properly. They should be covered tightly at Portion A.	The condition was observed to be improved/rectified by the contractor during the audit session on 21 Jan 2020.
Water Quality	14 & 21 Jan 2020	Muddy water was accumulated at Portion C. It should be removed or pump through the sedimentation tank.	Follow-up actions will be reported in the next month.
	6 Jan 2020	Haul roads appear dry during site inspection. Regular water spraying at haul road is recommended at Portion C.	The condition was observed to be improved/rectified by the contractor during the audit session on 14 Jan 2020.
Air Quality	6 Jan 2020	Soil on the public road should be removed outside Portion C.	The condition was observed to be improved/rectified by the contractor during the audit session on 14 Jan 2020.
	14 Jan 2020	Dust generation was observed at the western side of Portion C. Haul road should be sprayed with water to avoid excessive dusty materials.	The condition was observed to be improved/rectified by the contractor during the audit session on 21 Jan 2020.

Table8.1	Observations	and	Recommendations	of	Site	Audit	of	Contract	No.
	DC/2018/06								

Parameters	Date	Observations and Recommendations	Follow-up		
	14 Jan 2020	Stockpile observed in Portion C should be covered by impervious materials or cleared as soon as possible.	The condition was observed to be improved/rectified by the contractor during the audit session on 21 Jan 2020.		
	21 Jan 2020	Muddy soil was leaked onto the public road outside Portion C. It should be cleaned as soon as possible.	Follow-up actions will be reported in the next month.		
Noise	N/A	There was no observation in the reporting period.	N/A		
Waste / Chemical Management	14 & 21 Jan 2020	Waste was deposited on the road at Portion A. The Contractor should remove the waste as soon as possible.	Follow-up actions will be reported in the next month.		
Visual and Landscape	N/A	There was no observation in the reporting period.	N/A		
Permits /Licences	N/A	There was no observation in the reporting period.	N/A		

Table8.2	Observations an	d Recommendations	of	Site	Audit	of	Contract	No.
	DC/2018/07							

DC/2018/07						
Parameters	Date	Observations and RecommendationsFollow-up				
Water Quality	N/A	There was no observation in the reporting period.	N/A			
Air Quality	14 Jan 2020	Dust generation was found in Portion B. The soil inside should be sprayed with water to avoid dust generation.	The condition was observed to be improved/rectified by the contractor during the audit session on 21 Jan 2020.			
Noise	N/A	There was no observation in the reporting period.	N/A			
Waste /	6 Jan 2020	Temporary waste pile accumulated at Portion B should be covered by impervious materials before removal.	The condition was observed to be improved/rectified by the contractor during the audit session on 14 Jan 2020.			
Waste / Chemical Management	14 & 21 Jan 2020	Waste stockpile is accumulated at Portion B. Contractor is reminded to remove the waste pile and cover it with impervious sheeting until disposal.	Follow-up actions will be reported in the next month.			
Visual and Landscape	N/A	There was no observation in the reporting period.	N/A			

Parameters	Date	Observations and Recommendations	Follow-up
Permits /Licences	N/A	There was no observation in the reporting period.	N/A

Implementation Status of Event and Action Plans

8.5 The Event and Action Plans for air quality, construction noise, ecological monitoring and landscape and visual are presented in **Appendix M**.

Air Quality Monitoring

- No Action/Limit Level exceedance for 1-hour TSP was recorded.
- No Action/Limit Level exceedance for 24-hour TSP was recorded.

Construction Noise Monitoring

- No documented complaint on construction noise was received; no Action Level exceedance for day time construction noise monitoring was recorded.
- No Limit Level exceedance for day time construction noise monitoring was recorded in the reporting month.

Ecological Monitoring

• 1 Action Level was triggered and no Limit Level was triggered.

Landscape and Visual Monitoring

• No non-conformity for landscape and visual was recorded.

9 ENVIRONMENTAL NON-CONFORMANCE

Summary of Complaint, Warning, Notification of any Summons and Successful Prosecution

9.1 The summaries of environmental complaint, warning, summon and notification of successful prosecution for the Project is presented in **Appendix O**.

Summary of Exceedance

9.2 The summary of exceedance record in reporting month is shown in Appendix P.

10 FUTURE KEY ISSUES

- 10.1 Tentative construction programmes for the next three months are provided in Appendix Q.
- 10.2 Major site activities undertaken for the coming months are summarized in **Table 10.1**.

Table 10.1	Summary	Table for	Site Activities in	the next Re	porting Period
I able I vil	Summary	I able 101	Site rich files in	the next he	por ung r criou

Contract No.	Contract Title	Site Activities			
DC/2018/06	Shek Wu Hui Effluent Polishing Plant - Main Works Stage 1 - Civil Works for Sludge Treatment Facilities and 132kV Primary Substation	 Underground utility detection Demolition of existing structure Tree felling works Hoarding installation Trial pit excavation for underground utility Predrilling works H-piles installation Sheet piling installation Drainage diversion work 			
DC/2018/07	Shek Wu Hui Effluent Polishing Plant - Main Works Stage 1 - Civil Works for Sewage Treatment Facilities	Trial pit worksUnderground utilities detectionSite clearance			
DE/2018/03	Shek Wu Hui Effluent Polishing Plant - Main Works Stage 1 - Sidestream Treatment Facilities and E&M Works for Sluge Treatment Faciliteis	Site clearance and fencing work			
DE/2018/04	Shek Wu Hui Effluent Polishing Plant - Main Works Stage 1 - E&M Works for Sewage Treatment Facilities	 Preparation work of E&M installation at temporary filtrate lifting well and equalization tank Modification of existing emergency generator electrical works 			

10.3 Key environmental issues in the coming months include:

- Stockpile accumulation on-site;
- Water spraying for dust generating activities and on haul road;
- Wastewater and runoff discharge from site;
- Coverage of open manholes to avoid dirty runoff to drainage system; and
- Accumulation of general refuse and construction waste on-site.

Monitoring Schedule

10.4 The tentative environmental monitoring schedule for the next month is shown in **Appendix B**.

11 CONCLUSIONS AND RECOMMENDATIONS

Conclusions

11.1 This is the 1st Monthly EM&A Report which presents the EM&A works undertaken during the reporting month in accordance with the Updated EM&A Manual and the requirement under EP.

Air Quality Monitoring

11.2 No Action/Limit Level exceedance was recorded for all 1-hour and 24-hour TSP monitoring in the reporting month.

Construction Noise Monitoring

11.3 No Action/Limit Level exceedance was recorded for all noise monitoring in the reporting month.

Ecology

11.4 1 Action Level was triggered and no Limit Level was triggered for all ecological monitoring in the reporting month. The analysis concluded that the decline in Chinese Pond Heron abundance is not project related.

Site Audit

11.5 3 ET joint weekly environmental site inspections were conducted in the reporting month.

Complaint, Notification of Summons and Successful Prosecution

11.6 No environmental complaints, notifications of summons and successful prosecutions were received in the reporting month.

Recommendations

11.7 According to the environmental audit performed in the reporting month, the following recommendations were made:

Air Quality

- Regular water spraying on haul road and dry surfaces should be applied to minimize dust generation.
- Stockpiles should be covered by impervious materials.


Water Quality


- Water from road washing should not fall into the drainage system.
- Ponding water should be removed.


Waste Management


• Waste accumulation should be avoided.


FIGURES











APPENDIX A ACTION AND LIMIT LEVELS

Appendix A - Action and Limit Levels

Location	Action Level, μg/m ³	Limit Level, µg/m ³
AM1	320	500
AM2	322	300

Table A-1Action and Limit Levels for 1-hour TSP

Table A-2Action and Limit Levels for 24-hour TSP

Location	Action Level, μg/m ³	Limit Level, µg/m ³
AM1a	189	260
AM2a	187	200

Table A-3 A	Action and Lin	nit Levels for	Noise during	Construction Period
-------------	----------------	----------------	--------------	---------------------

Time Period	Action Level	Limit Level		
0700-1900 hrs on normal weekdays	When one documented complaint is received	75 dB(A) ⁽¹⁾		

Note:

(1) If works are to be carried out during restricted hours, the conditions stipulated in the Construction Noise Permit (CNP) used by the Noise Control Authority have to be followed.

Table A-4Action and Limit Levels of Disturbance to Waterbirds using Ng Tung,
Sheung Yue and Shek Sheung Rivers during Construction Phase

Action Level	Limit Level
Decline in numbers of all waterbird species	Decline in numbers of all waterbird species
relative to numbers during Baseline	relative to numbers during baseline
Monitoring such that the Action Level	monitoring such that the limit level response
response is triggered.	is triggered.
Decline in numbers of any one waterbird	Decline in numbers of any one waterbird
species occurring in significant numbers*	species occurring in significant numbers*
during Baseline Monitoring such that the	during Baseline Monitoring such that the
Action Level response is triggered.	Limit Level response is triggered.

Note: Whether numbers are significant depend on species and season after collection and evaluation of baseline survey data.

APPENDIX B ENVIRONMENTAL MONITORING SCHEDULES

Agreement No. SPW07/2019 Shek Wu Hui Effluent Polishing Plant - Main Works Stage 1 Impact Air, Noise and Ecology Monitoring Schedule (January 2020)

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
			1-Jan	2-Jan	3-Jan	4-Jan
					1 hr TSP x 3 Noise Ecology	
5-Jan	6-Jan	7-Jan	8-Jan	9-Jan	10-Jan	11-Jar
	24 hrs TSP		1 hr TSP x 3 Noise	24 hrs TSP	Ecology	
12-Jan	13-Jan	14-Jan	15-Jan	16-Jan	17-Jan	18-Jan
		1 hr TSP x 3 Noise	24 hrs TSP	Ecology		
19-Jan	20-Jan	21-Jan	22-Jan	23-Jan	24-Jan	25-Jai
	1 hr TSP x 3 Noise Ecology	24 hrs TSP			1 hr TSP x 3 24 hrs TSP	
26-Jan	27-Jan	28-Jan	29-Jan	30-Jan	31-Jan	

The schedule may be changed due to unforeseen circumstances (adverse weather, etc)

Remarks:

The air quality, noise and ecology monitoring between 29 Jan and 31 Jan 2020 was cancelled as all construction works were suspended during this period.

Air Quality Monitoring Station

1-hr TSP AM1 - Wai Loi Tsuen AM2 - Fu Tei Au

Noise Monitoring Station

NM1 - Wai Loi Tsuen NM2 - Fu Tei Au NM3 - Man kok Village

24-hr TSP AM1a - Site Boundary of the Shek Wu Hui STW (East) AM2a - Site Boundary of the Shek Wu Hui STW (North)

Agreement No. SPW07/2019 Shek Wu Hui Effluent Polishing Plant - Main Works Stage 1 Tentative Impact Air, Noise and Ecology Monitoring Schedule (February 2020)

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
						1-Feb
2-Feb	3-Feb	4-Feb	5-Feb	6-Feb	7-Feb	8-Feb
		1 hr TSP x 3	24 hrs TSP			
		Noise				
		Ecology				
9-Feb	10-Feb	11-Feb	12-Feb	13-Feb	14-Feb	15-Feb
9-red	10-Feb	11-Feb	12-Feb	13-Feb	14-Feb	15-Feb
	1 hr TSP x 3	24 hrs TSP		Ecology	1 hr TSP x 3	
	Noise	24 118 151		Leology	1 111 15F X 5	
	Noise					
16-Feb	17-Feb	18-Feb	19-Feb	20-Feb	21-Feb	22-Feb
	24 hrs TSP			1 hr TSP x 3		24 hrs TSP
	Ecology			Noise		
23-Feb	24-Feb	25-Feb	26-Feb	27-Feb	28-Feb	29-Feb
		D = 1	11. TOD 2		241	
		Ecology	1 hr TSP x 3		24 hrs TSP	
			Noise			

The schedule may be changed due to unforeseen circumstances (adverse weather, etc)

Air Quality Monitoring Station 1-hr TSP AM1 - Wai Loi Tsuen

AM2 - Fu Tei Au

Noise Monitoring Station

NM1 - Wai Loi Tsuen NM2 - Fu Tei Au NM3 - Man kok Village

24-hr TSP AM1a - Site Boundary of the Shek Wu Hui STW (East) AM2a - Site Boundary of the Shek Wu Hui STW (North)

APPENDIX C COPIES OF CALIBRATION CERTIFICATES FOR AIR QUALITY MONITORING

<u>Cerificate of Calibration</u>

It is certified that the item under calibration has been calibrated by corresponding calibrated High Volume Sampler

Description:	Digital Dust Indicator		Date	of Calibration	25-Nov-19
Manufacturer:	Sibata Scientific Technology LTD.	_	Validity of Calibi	ration Record	24-Jan-20
Model No.:	LD-5R				
Serial No.:	972778				
Equipment No.:	SA-01-07	Sensitivity	0.001 mg/m3		
High Volume Sa	ampler No.: A-01-01A	Before Sensiti	vity Adjustment	735 CPM	
Tisch Calibration	n Orifice No.: <u>3607</u>	After Sensitivi	ty Adjustment	735 CPM	
	Ca	libration of 1 h	r TSP		
Calibration	Laser Dust Monitor	•		HVS	
Point	Mass Concentration (µg/	m3)	Mas	ss concentration (µ	ug/m ³)
	X-axis			Y-axis	
1	22.0			71.0	
2	38.0			125.5	
3	57.0			179.2	
Average	39.0			125.2	
	ression of Y on X				
	3.0832		cept, bw =	4.9876	
Correlation co	Defficient * = 0.9986				
	Se	t Correlation F	actor		
Particaulate Con	centration by High Volume Sampler (-		125.2	
	icentration by Dust Meter ($\mu g/m^3$)			39.0	
Measureing time	e, (min)			60.0	
Set Correlation I	Factor , SCF				
SCF = [K=Hig	h Volume Sampler / Dust Meter, (μ	g/m3)]	3.2		

In-house method in according to the instruction manual:

The Dust Monitor was compared with a calibrated High Volume Sampler and The result was used to generate the Correlation Factor (CF) between the Dust Monitor and High Volume Sampler.

Those filter papers are weighted by HOKLAS laboratory (Wellab Litimed)

<u>Cerificate of Calibration</u>

It is certified that the item under calibration has been calibrated by corresponding calibrated High Volume Sampler

Description:	Digital Dust Indicator		Date	of Calibration	25-Nov-19
Manufacturer:	Sibata Scientific Technology LTD.	_	Validity of Calibr	ration Record	24-Jan-20
Model No.:	LD-5R				
Serial No.:	972779				
Equipment No.:	SA-01-08	Sensitivity	0.001 mg/m3		
High Volume Sa	ampler No.: A-01-01A	Before Sensiti	vity Adjustment	744 CPM	
Tisch Calibratio	n Orifice No.: <u>3607</u>	After Sensitivi	ty Adjustment	744 CPM	
	Ca	libration of 1 h	r TSP		
Calibration	Laser Dust Monitor	ſ		HVS	
Point	Mass Concentration (µg/ X-axis	(m3)	Mas	ss concentration (µ	ug/m ³)
				Y-axis	
	20.0			71.0	
2	39.0			125.5	
3	55.0			179.2	
Average	38.0			125.2	
	ression of Y on X	-			
-	3.0845		cept, bw =	8.0213	
Correlation co	oefficient* = 0.9990				
	Sa	t Correlation F	actor		
Particaulate Con	centration by High Volume Sampler (-		125.2	
	icentration by Dust Meter ($\mu g/m^3$)	(108,)		38.0	
Measureing time				60.0	
Set Correlation 1					
	h Volume Sampler / Dust Meter, (µ	g/m3)]	3.3		

In-house method in according to the instruction manual:

The Dust Monitor was compared with a calibrated High Volume Sampler and The result was used to generate the Correlation Factor (CF) between the Dust Monitor and High Volume Sampler.

Those filter papers are weighted by HOKLAS laboratory (Wellab Litimed)

Approved by: <u>leng</u> Xong Henry Leung

<u>Cerificate of Calibration</u>

It is certified that the item under calibration has been calibrated by corresponding calibrated High Volume Sampler

Description:	Digital Dust Indicator		Date	of Calibration	25-Nov-19
Manufacturer:	Sibata Scientific Technology LTD.	_	Validity of Calib	ration Record	24-Jan-20
Model No.:	LD-5R				
Serial No.:	972780				
Equipment No.:	SA-01-09	Sensitivity	0.001 mg/m3	_	
High Volume Sa	ampler No.: <u>A-01-01A</u>	Before Sensiti	vity Adjustment	739 CPM	
Tisch Calibratio	n Orifice No.: <u>3607</u>	After Sensitivi	ity Adjustment	739 CPM	
	Ca	libration of 1 h	r TSP		
Calibration	Laser Dust Monitor	ſ		HVS	
Point	Mass Concentration (µg/ X-axis	(m3)	Ma	ss concentration (µ Y-axis	g/m ³)
1	21.0			71.0	
2	39.0			125.5	
3	56.0			123.3	
Average	38.7			179.2	
				125.2	
By Linear Regr	ression of Y on X				
	3.0908	Intero	cept, bw =	5.7222	
Correlation co	oefficient* = 0.9999				
	Se	t Correlation F	actor		
Particaulate Con	centration by High Volume Sampler ($(\mu g/m^3)$		125.2	
Particaulate Con	centration by Dust Meter ($\mu g/m^3$)			38.7	
Measureing time	e, (min)			60.0	
Set Correlation I	Factor, SCF				
SCF = [K=Hig	h Volume Sampler / Dust Meter, (μ	g/m3)]	3.2		

In-house method in according to the instruction manual:

The Dust Monitor was compared with a calibrated High Volume Sampler and The result was used to generate the Correlation Factor (CF) between the Dust Monitor and High Volume Sampler.

Those filter papers are weighted by HOKLAS laboratory (Wellab Litimed)

Calibrated by: _________ Wong Shing Kwai

<u>Cerificate of Calibration</u>

It is certified that the item under calibration has been calibrated by corresponding calibrated High Volume Sampler


Description:	Digital Dust Indicator		Date	of Calibration	25-Nov-19
Manufacturer:	Sibata Scientific Technology LTD.	_	Validity of Calibr	ration Record	24-Jan-20
Model No.:	LD-5R				
Serial No.:	972781				
Equipment No.:	SA-01-10	Sensitivity	0.001 mg/m3	_	
High Volume Sa	ampler No.: A-01-01A	Before Sensiti	vity Adjustment	734 CPM	
Tisch Calibratio	n Orifice No.: <u>3607</u>	After Sensitivi	ty Adjustment	734 CPM	
	Ca	libration of 1 h	r TSP		
Calibration	Laser Dust Monitor	ſ		HVS	
Point	Mass Concentration (µg/ X-axis	(m3)	Mas	ss concentration (µ	ıg/m ³)
				Y-axis	
1	21.0			71.0	
2	38.0			125.5	
3	56.0			179.2	
Average	38.3			125.2	
	ression of Y on X				
-	3.0904		cept, bw =	6.7692	
Correlation co	oefficient* = 0.9998				
	C.				
Deutie eulete Cou	Se Icentration by High Volume Sampler (t Correlation F	actor	125.2	
	icentration by High Volume Sampler (icentration by Dust Meter ($\mu g/m^3$)	(µg/m)		125.2	
				38.3	
Measureing time				60.0	
Set Correlation 1					
SCF = [K=Hig]	h Volume Sampler / Dust Meter, (μ	g/m3)]	3.3		

In-house method in according to the instruction manual:

The Dust Monitor was compared with a calibrated High Volume Sampler and The result was used to generate the Correlation Factor (CF) between the Dust Monitor and High Volume Sampler.

Those filter papers are weighted by HOKLAS laboratory (Wellab Litimed)





Certificate of Calibration

Calibration Certification Information Cal. Date: °К January 8, 2019 Rootsmeter S/N: 438320 Ta: 294 **Operator:** Jim Tisch Pa: 748.0 mm Hg Calibrator S/N: 3607 Calibration Model #: TE-5025A Vol. Init Vol. Final ΔVol. ΔTime ΔΡ ΔH Run (m3) (m3) (m3) (min) (mm Hg) (in H2O) 1 1 2 1 1.4340 2.00 3.2 2 3 4 1 1.0190 6.3 4.00 3 5 6 1 0.9110 7.8 5.00 4 7 8 1 0.8650 8.7 5.50 5 9 10 0.7150 1 12.6 8.00 **Data Tabulation** Ра Tstd ∫ΔH(Ta/Pa) Δŀ Pstd 八 Vstd Ostd Ta Qa (m3) (x-axis) (y-axis) (x-axis) Va (y-axis) 0.9934 0.6927 1.4125 0.9957 0.6944 0.8866 0.9892 0.9708 1.9976 0.9916 0.9731 1.2538 0.9872 1.0837 2.2334 0.9896 1.0862 1.4018 0.9860 1.1399 2.3424 0.9884 1.1426 1.4703 0.9808 1.3718 0.9832 2.8251 1.3750 1.7732 2.07879 m= m= 1.30170 b= -0.02422 QSTD QA -0.01520 b= 0.99997 0.99997 r= r= Calculations Vstd= $\Delta Vol((Pa-\Delta P)/Pstd)(Tstd/Ta)$ Va= $\Delta Vol((Pa-\Delta P)/Pa)$ Qstd= Vstd/ Δ Time Qa= Va/ATime For subsequent flow rate calculations: Tstd Pa Qstd= 1/m ∆H(Ta/Pa Qa= 1/m ΔH Pstd Ta **Standard Conditions** 298.15 °K Tstd: RECALIBRATION Pstd: 760 mm Hg US EPA recommends annual recalibration per 1998 Key 40 Code of Federal Regulations Part 50 to 51, ΔH: calibrator manometer reading (in H2O) ΔP: rootsmeter manometer reading (mm Hg) Appendix B to Part 50, Reference Method for the Ta: actual absolute temperature (°K) Determination of Suspended Particulate Matter in Pa: actual barometric pressure (mm Hg) the Atmosphere, 9.2.17, page 30 b: intercept m: slope

sch Environmental, Inc. 15 South Miami Avenue

llage of Cleves, OH 45002

www.tisch-env.com TOLL FREE: (877)263-7610 FAX: (513)467-9009



RECALIBRATION DUE DATE:

January 17, 2021

nmental Certificate of Calibration

			Calibration	Certificati	on Informat	tion		
Cal. Date:	January 17	, 2020	Roots	meter S/N:	438320	Ta:	295	°K
Operator:	Jim Tisch					Pa: 744.2		mm Hg
Calibration	Model #:	TE-5025A	Cali	brator S/N:	3746			
		Vol. Init	Vol. Final	ΔVol.	ΔTime	ΔΡ	ΔН]
	Run	(m3)	(m3)	(m3)	(min)	(mm Hg)	(in H2O)	
	1	1	2	1	1.4340	3.2	2.00	
	2	3	4	1	1.0180	6.4	4.00	
	3	5	6	1	0.9080	7.9	5.00	
	4	7	8	1	0.8700	8.7	5.50	
	5	9	10	1	0.7150	12.6	8.00	
			l	Data Tabula	tion			
	Vstd	Qstd	$\sqrt{\Delta H \left(\frac{Pa}{Pstd}\right)}$)(<u>Tstd</u>)		Qa	$\sqrt{\Delta H (Ta/Pa)}$	
	(m3)	(x-axis)	(y-ax	is)	Va	(x-axis)	(y-axis)	
	0.9849	0.6868	1.40	66	0.9957	0.6944	0.8904	
	0.9807	0.9633	1.98		0.9914	0.9739	1.2592	
	0.9787	1.0779	2.224		0.9894	1.0896	1.4078	
	0.9776	1.1237	2.332		0.9883	1.1360	1.4765	
	0.9724	1.3601	2.813		0.9831	1.3749	1.7808	
	OCTD	m= b=	2.092				1.31010	
	QSTD	r=	-0.027		QA	b= r=	-0.01759 0.99994	
				Calculations				
	Vstd=	ΔVol((Pa-ΔP)	/Pstd)(Tstd/Ta			ΔVol((Pa-Δl	P)/Pa)	
	Lawrence and the second s	Vstd/∆Time	, , , , , , , , , , , , , , , , , , , ,	,	the second se	Va/ATime	// /	
			For subsequ	ent flow ra	te calculation	าร:		
	Qstd=	$1/m\left(\sqrt{\Delta H\left(-\frac{1}{2}\right)}\right)$	Pa Pstd / Tstd Ta))-b)	Qa=	$1/m\left(\sqrt{\Delta H}\right)$	І(Та/Ра))-b)	
		Conditions						
Tstd:		°K		[RECA	IBRATION	
Pstd:		mm Hg Key			US EPA reco	ommends ar	nual recalibratio	n per 1998
AH: calibrat		er reading (in	n H2O)				Regulations Part 5	
		eter reading (Reference Meth	
		perature (°K)					ended Particulate	
	arometric pr	essure (mm	Hg)				re, 9.2.17, page 3	
o: intercept				l			, , , , , , , , , , , , , , , , , , , ,	
m: slope								

Tisch Environmental, Inc. 145 South Miami Avenue Village of Cleves, OH 45002

<u>www.tisch-env.com</u> TOLL FREE: (877)263-7610 FAX: (513)467-9009

High-Volume TSP Sampler 5-POINT CALIBRATION DATA SHEET



File No. MA19019/17/0002

Project No. AM1a - Site boundary of the Shek Wu Hui STW (East)							
Date:	6-J	an-20	Next Due Date:	5-Mar-20	Operator:	SK	
Equipment No.:	A-	01-17	Model No.:	GS2310	Serial No.	3460	
			Ambient Conditi	on			
Temperatu	ıre, Ta (K)	294	Pressure, Pa (mmH	[g)	764.3		

Orifice Transfer Standard Information					
Serial No.	3607	Slope, mc	0.0588	Intercept, bc	-0.02422
Last Calibration Date:	8-Jan-19	mc x Qstd + bc = $[\Delta H x (Pa/760) x (298/Ta)]^{1/2}$			
Next Calibration Date:	8-Jan-20	Qstd = { $[\Delta H \times (Pa/760) \times (298/Ta)]^{1/2}$ -bc} / mc			

	Calibration of TSP Sampler						
Cultin et		Orfice			HVS		
Calibration Point	ΔH (orifice), in. of water	$[\Delta H \ x \ (Pa/760) \ x \ (298/Ta)]^{1/2}$	Qstd (CFM) X - axis	ΔW (HVS), in. of water	[ΔW x (Pa	a/760) x (298/Ta)] ^{1/2} Y-axis	
1	16.3	4.08	69.73	10.3		3.24	
2	12.5	3.57	61.12	7.8		2.82	
3	9.2	3.06	52.49	6.2		2.51	
4	5.6	2.39	41.04	4.0		2.02	
5	3.3	1.83	31.60	2.5		1.60	
Slope , mw = Correlation	By Linear Regression of Y on X Slope , mw =0.0424 Intercept, bw =0.2651 Correlation coefficient* =0.9993 *If Correlation Coefficient < 0.990, check and recalibrate.						
		Set Point C	alculation				
		urve, take Qstd = 43 CFM					
	From the Regression Equation, the "Y" value according to $\mathbf{mw} \mathbf{x} \mathbf{Qstd} + \mathbf{bw} = [\Delta \mathbf{W} \mathbf{x} (\mathbf{Pa}/760) \mathbf{x} (\mathbf{298/Ta})]^{1/2}$ Therefore, Set Point; W = (mw x Qstd + bw) ² x (760 / Pa) x (Ta / 298) =						
Remarks:							
Conducted by:	SK Wong	Signature:	с.		Date:	6 January 2020	
Checked by:	Henry Leung	Signature:	Xorj		Date:	6 January 2020	

F:\Cinotech Solutions\Equipment\Calibration Cert\HVS\MA19019_20200106_AM1a_(A-01-17).xls

High-Volume TSP Sampler 5-POINT CALIBRATION DATA SHEET



File No. MA19019/24/0002

6 January 2020

Date:

Project No. AM2a - Site Boundary of the Shek Wu Hui STW (North)						
Date:	6-J	an-20	Next Due Date:	5-Mar-20	Operator:	BF
Equipment No.:	A-	01-24	Model No.:	TE 5170	Serial No.	3460
Ambient Condition						
Temperatu	ıre, Ta (K)	294	Pressure, Pa (mmF	Ig)	764.3	

Orifice Transfer Standard Information					
Serial No.	3607	Slope, mc	0.0588	Intercept, bc	-0.02422
Last Calibration Date:	8-Jan-19	mc x Qstd + bc = $[\Delta H x (Pa/760) x (298/Ta)]^{1/2}$			
Next Calibration Date:	8-Jan-20	Qstd = { $[\Delta H \times (Pa/760) \times (298/Ta)]^{1/2}$ -bc} / mc			

		Calibration of	TSP Sampler			
Calibration		Orfice		HVS		
Point	ΔH (orifice), in. of water	$[\Delta H \ x \ (Pa/760) \ x \ (298/Ta)]^{1/2}$	Qstd (CFM) X - axis	ΔW (HVS), in. of water	$[\Delta W \ x \ (Pa/760) \ x \ (298/Ta)]^{1/2}$ Y-axis	
1	13.7	3.74	63.97	9.6	3.13	
2	10.7	3.30	56.58	7.6	2.78	
3	7.9	2.84	48.67	6.0	2.47	
4	4.9	2.23	38.42	4.3	2.09	
5	3.0	1.75	30.15	3.0	1.76	
*If Correlation C	Coefficient < 0.99	0, check and recalibrate.	-			
	coefficient* = Coefficient < 0.99	0.9993 0, check and recalibrate.	-			
		Set Point C	alculation			
From the TSP Fi	eld Calibration C	urve, take Qstd = 43 CFM				
From the Regres	sion Equation, the	e "Y" value according to				
		mw x Qstd + bw = $[\Delta W]$	x (Pa/760) x (29	98/Ta)] ^{1/2}		
There from C		$w \ge x = (760 / Pa) \times (760 / P$				
Therefore, Se	= rom, w – (mv	$\mathbf{x} \propto \mathbf{y} \sin + \mathbf{b} \mathbf{w} + \mathbf{x} (700 / \mathbf{Fa}) $	18 / 298) -	5.03		
Remarks:						
ixemarko.						
		ا مرا				
Conducted by:	SK Wong	Signature:	.*		Date: 6 January 2020	
÷		<u>_</u>		-		

fleng drag

F:\Cinotech Solutions\Equipment\Calibration Cert\HVS\MA19019_20200106_AM2a_(A-01-24).xls

Checked by: <u>Henry Leung</u> Signature:



Cerificate of Calibration - Wind Monitoring Station

Description:	BM3 - Control Room at SWHSTW
Manufacturer:	Global Water Instrumentation
Model No.:	WE800 Weather Station
Serial No.:	<u>1517001963</u>
Equipment No.:	<u>SA-03-01</u>
Date of Calibration	<u>30-Oct-2019</u>
Next Due Date	<u>30-Apr-2020</u>

1. Performance check of Wind Speed

Wind Sp	beed, m/s	Difference D (m/s)
Wind Speed Reading (V1)	Anemometer Value (V1)	D = V1 - V2
0.0	0.0	0.0
1.5	1.5	0.0
2.5	2.7	-0.2
4.0	4.3	-0.3

2. Performance check of Wind Direction

Wind Di	rection (°)	Difference D (°)
Wind Direction Reading (V1)	Marine Compass Value (V1)	$\mathbf{D} = \mathbf{W1} - \mathbf{W2}$
0	0	0.0
90	90	0.0
180	180	0.0
270	270	0.0

Test Specification:

1. Performance Wind Speed Test - The wind meter was on-site calibrated against the anemometer

2. Performance Wind Direction Test - The wind meter was on-site calibrated against the marine compass at four direction

APPENDIX D WEATHER INFORMATION

	Mean Air	Mean Relative	Precipitation
Date	Temperature (°C)	Humidity (%)	(mm)
3-Jan-20	18.9	82	0
4-Jan-20	19.2	83	0
5-Jan-20	20.0	79	0
6-Jan-20	21.0	78	0
7-Jan-20	22.4	83	Trace
8-Jan-20	21.9	72	0
9-Jan-20	19.3	77	0
10-Jan-20	19.9	82	0
11-Jan-20	20.9	81	0
12-Jan-20	17.9	65	0
13-Jan-20	18.3	76	0
14-Jan-20	19.0	76	0
15-Jan-20	19.5	80	0.1
16-Jan-20	19.8	84	Trace
17-Jan-20	18.5	69	0
18-Jan-20	18.3	73	0
19-Jan-20	18.2	75	0
20-Jan-20	18.0	75	0
21-Jan-20	18.8	80	0
22-Jan-20	20.5	82	Trace
23-Jan-20	21.9	86	0
24-Jan-20	21.5	89	Trace
25-Jan-20	19.7	89	2.1
26-Jan-20	16.5	86	12.3
27-Jan-20	13.0	70	0.2
28-Jan-20	13.0	66	0.1
29-Jan-20	13.8	55	0
30-Jan-20	14.7	44	0
31-Jan-20	14.8	52	0

I. General Information from Hong Kong Observatory

* The above information was extracted from the daily extract of Ta Kwu Ling Station in Hong Kong Observatory Climate Information Service.

Date	Time	Wind Direction (°)	Wind Speed (m/s)
3-Jan-20	0:00	90.2	0.1
3-Jan-20	1:00	63.2	0.1
3-Jan-20	2:00	105.8	0.1
3-Jan-20	3:00	86.5	0.1
3-Jan-20	4:00	98.6	0.1
3-Jan-20	5:00	80	0.1
3-Jan-20	6:00	89.5	0.2
3-Jan-20	7:00	67	0.1
3-Jan-20	8:00	92.7	0.1
3-Jan-20	9:00	76.5	0.1
3-Jan-20	10:00	91.1	0.1
3-Jan-20	11:00	81	0.1
3-Jan-20	12:00	116.1	0.3
3-Jan-20	13:00	81.8	0.6
3-Jan-20	14:00	87.6	0.7
3-Jan-20	15:00	97.2	0.3
3-Jan-20	16:00	167.4	0.1
3-Jan-20	17:00	90.1	0.1
3-Jan-20	18:00	145.6	0.2
3-Jan-20	19:00	107.3	0.3
3-Jan-20	20:00	101	0.1
3-Jan-20	21:00	87.1	0.1
3-Jan-20	22:00	72.5	0.1
3-Jan-20	23:00	106.7	0.1
4-Jan-20	0:00	152	0.1
4-Jan-20	1:00	103.1	0.2
4-Jan-20	2:00	111.7	0.3
4-Jan-20	3:00	105.2	0.1
4-Jan-20	4:00	97.1	0.1
4-Jan-20	5:00	48.6	0.1
4-Jan-20	6:00	53.1	0.1
4-Jan-20	7:00	56.1	0.1
4-Jan-20	8:00	44.5	0.2
4-Jan-20	9:00	52.6	0.1
4-Jan-20	10:00	57.2	0.2
4-Jan-20	11:00	70.8	0.1

Date	Time	Wind Direction (°)	Wind Speed (m/s)
4-Jan-20	12:00	50.4	0.4
4-Jan-20	13:00	52.5	0.3
4-Jan-20	14:00	93.2	0.3
4-Jan-20	15:00	45.1	0.3
4-Jan-20	16:00	120.6	0.3
4-Jan-20	17:00	103.3	0.2
4-Jan-20	18:00	50.1	0.1
4-Jan-20	19:00	59.5	0.2
4-Jan-20	20:00	64.5	0.1
4-Jan-20	21:00	31.3	0.1
4-Jan-20	22:00	58.1	0.1
4-Jan-20	23:00	67	0.1
5-Jan-20	0:00	49.7	0.1
5-Jan-20	1:00	38.7	0.1
5-Jan-20	2:00	22.8	0.1
5-Jan-20	3:00	83.8	0.1
5-Jan-20	4:00	81.7	0.1
5-Jan-20	5:00	65.5	0.2
5-Jan-20	6:00	78.2	0.1
5-Jan-20	7:00	65.4	0.1
5-Jan-20	8:00	57	0.1
5-Jan-20	9:00	79.5	0.1
5-Jan-20	10:00	54	0.1
5-Jan-20	11:00	77.1	0.1
5-Jan-20	12:00	128.3	0.1
5-Jan-20	13:00	89.9	0.1
5-Jan-20	14:00	110.9	0.3
5-Jan-20	15:00	93.2	0.1
5-Jan-20	16:00	115.5	0
5-Jan-20	17:00	83	0.2
5-Jan-20	18:00	63.2	0.2
5-Jan-20	19:00	43.6	0.2
5-Jan-20	20:00	60.2	0.2
5-Jan-20	21:00	86.9	0.2
5-Jan-20	22:00	82.2	0.2
5-Jan-20	23:00	80.9	0.2

Date	Time	Wind Direction (°)	Wind Speed (m/s)
6-Jan-20	0:00	86.4	0.2
6-Jan-20	1:00	99.5	0.3
6-Jan-20	2:00	114.2	0.3
6-Jan-20	3:00	104.2	0.3
6-Jan-20	4:00	110.1	0.3
6-Jan-20	5:00	125.3	0.3
6-Jan-20	6:00	114.4	0.2
6-Jan-20	7:00	171.7	0.2
6-Jan-20	8:00	122.7	1.5
6-Jan-20	9:00	116.1	0.2
6-Jan-20	10:00	132	0.2
6-Jan-20	11:00	94.5	0.4
6-Jan-20	12:00	90.5	0.6
6-Jan-20	13:00	151.6	0.4
6-Jan-20	14:00	73.2	0.2
6-Jan-20	15:00	109.4	0.3
6-Jan-20	16:00	84.5	0.2
6-Jan-20	17:00	119	0.2
6-Jan-20	18:00	100	0.2
6-Jan-20	19:00	109.7	0.2
6-Jan-20	20:00	113.2	0.2
6-Jan-20	21:00	111.3	0.4
6-Jan-20	22:00	91.1	0.2
6-Jan-20	23:00	74.8	0.5
7-Jan-20	0:00	113.9	0.2
7-Jan-20	1:00	74.7	0.4
7-Jan-20	2:00	59.9	0.3
7-Jan-20	3:00	138.6	0.4
7-Jan-20	4:00	91	1.6
7-Jan-20	5:00	104.9	0.3
7-Jan-20	6:00	67.1	0.3
7-Jan-20	7:00	108.3	0.3
7-Jan-20	8:00	119.3	0.2
7-Jan-20	9:00	94	0.3
7-Jan-20	10:00	137.5	0.7
7-Jan-20	11:00	107.7	0.5

Date	Time	Wind Direction (°)	Wind Speed (m/s)
7-Jan-20	12:00	115.9	0.4
7-Jan-20	13:00	94.9	0.2
7-Jan-20	14:00	92	0.2
7-Jan-20	15:00	64.4	0.2
7-Jan-20	16:00	107.9	0.2
7-Jan-20	17:00	88.2	0.2
7-Jan-20	18:00	100.6	0.2
7-Jan-20	19:00	81.6	0.2
7-Jan-20	20:00	91.3	0.3
7-Jan-20	21:00	68.3	0.2
7-Jan-20	22:00	94.6	0.2
7-Jan-20	23:00	78	0.2
8-Jan-20	0:00	92.9	0.2
8-Jan-20	1:00	82.6	0.2
8-Jan-20	2:00	118.4	0.4
8-Jan-20	3:00	83.4	0.7
8-Jan-20	4:00	89.4	0.8
8-Jan-20	5:00	99.1	0.4
8-Jan-20	6:00	170.7	0.2
8-Jan-20	7:00	91.9	0.2
8-Jan-20	8:00	148.5	0.3
8-Jan-20	9:00	109.4	0.4
8-Jan-20	10:00	103	0.2
8-Jan-20	11:00	88.8	0.2
8-Jan-20	12:00	74	0.2
8-Jan-20	13:00	108.8	0.2
8-Jan-20	14:00	155	0.2
8-Jan-20	15:00	105.1	0.3
8-Jan-20	16:00	113.9	0.4
8-Jan-20	17:00	107.3	0.2
8-Jan-20	18:00	99	0.2
8-Jan-20	19:00	49.6	0.2
8-Jan-20	20:00	54.1	0.2
8-Jan-20	21:00	57.2	0.2
8-Jan-20	22:00	45.4	0.3
8-Jan-20	23:00	53.6	0.2

Date	Time	Wind Direction (°)	Wind Speed (m/s)
9-Jan-20	0:00	58.3	0.3
9-Jan-20	1:00	72.2	0.2
9-Jan-20	2:00	51.4	0.5
9-Jan-20	3:00	53.5	0.4
9-Jan-20	4:00	95.1	0.4
9-Jan-20	5:00	46	0.4
9-Jan-20	6:00	123	0.4
9-Jan-20	7:00	105.4	0.3
9-Jan-20	8:00	51.1	0.2
9-Jan-20	9:00	60.7	0.3
9-Jan-20	10:00	65.8	0.2
9-Jan-20	11:00	31.9	0.2
9-Jan-20	12:00	59.2	0.2
9-Jan-20	13:00	68.3	0.2
9-Jan-20	14:00	50.6	0.2
9-Jan-20	15:00	39.4	0.2
9-Jan-20	16:00	23.2	0.2
9-Jan-20	17:00	85.5	0.2
9-Jan-20	18:00	83.3	0.2
9-Jan-20	19:00	66.8	0.3
9-Jan-20	20:00	79.8	0.2
9-Jan-20	21:00	66.7	0.2
9-Jan-20	22:00	58.1	0.2
9-Jan-20	23:00	81	0.2
10-Jan-20	0:00	55	0.2
10-Jan-20	1:00	78.6	0.2
10-Jan-20	2:00	130.8	0.2
10-Jan-20	3:00	91.7	0.3
10-Jan-20	4:00	113.1	0.5
10-Jan-20	5:00	95	0.3
10-Jan-20	6:00	117.8	0.2
10-Jan-20	7:00	87.9	0.1
10-Jan-20	8:00	107.2	0.2
10-Jan-20	9:00	71.2	0.5
10-Jan-20	10:00	86.6	0.1
10-Jan-20	11:00	110	0.1

Date	Time	Wind Direction (°)	Wind Speed (m/s)
10-Jan-20	12:00	58.8	0.1
10-Jan-20	13:00	98.8	0.1
10-Jan-20	14:00	63.7	0.2
10-Jan-20	15:00	122.4	0.1
10-Jan-20	16:00	170.5	0.1
10-Jan-20	17:00	96.5	0.1
10-Jan-20	18:00	78.6	0.2
10-Jan-20	19:00	154	0.1
10-Jan-20	20:00	63.6	0.1
10-Jan-20	21:00	75.2	0.1
10-Jan-20	22:00	80.1	0.1
10-Jan-20	23:00	91.5	0.1
11-Jan-20	0:00	75	0.1
11-Jan-20	1:00	85.9	0.2
11-Jan-20	2:00	79.4	0.1
11-Jan-20	3:00	104.8	0.1
11-Jan-20	4:00	92.2	0.1
11-Jan-20	5:00	79.6	0.1
11-Jan-20	6:00	90.7	0.1
11-Jan-20	7:00	84.2	0.1
11-Jan-20	8:00	89.8	0.1
11-Jan-20	9:00	62	0.1
11-Jan-20	10:00	60.6	0.1
11-Jan-20	11:00	211.8	0.1
11-Jan-20	12:00	225.4	0.1
11-Jan-20	13:00	205.7	0.1
11-Jan-20	14:00	291.3	0.4
11-Jan-20	15:00	251	1
11-Jan-20	16:00	255.9	0.3
11-Jan-20	17:00	253.6	0.5
11-Jan-20	18:00	234.9	0.1
11-Jan-20	19:00	319.3	0.3
11-Jan-20	20:00	31.3	0.9
11-Jan-20	21:00	8.3	1.2
11-Jan-20	22:00	184.5	0.5
11-Jan-20	23:00	161	0.1

Date	Time	Wind Direction (°)	Wind Speed (m/s)
12-Jan-20	0:00	53.8	0.1
12-Jan-20	1:00	172.3	0.2
12-Jan-20	2:00	52.6	0.1
12-Jan-20	3:00	60.1	0.4
12-Jan-20	4:00	40.3	0.1
12-Jan-20	5:00	81.3	0.1
12-Jan-20	6:00	116.1	0.2
12-Jan-20	7:00	240.7	0.1
12-Jan-20	8:00	39.5	0.1
12-Jan-20	9:00	193	0.2
12-Jan-20	10:00	54.9	0.3
12-Jan-20	11:00	191.4	0.1
12-Jan-20	12:00	52.8	0.8
12-Jan-20	13:00	87.6	0.3
12-Jan-20	14:00	75.8	0.2
12-Jan-20	15:00	179.7	0.2
12-Jan-20	16:00	85.9	0.1
12-Jan-20	17:00	97.4	0.1
12-Jan-20	18:00	83.2	0.1
12-Jan-20	19:00	73.3	0.1
12-Jan-20	20:00	97.3	0.1
12-Jan-20	21:00	74.8	0.1
12-Jan-20	22:00	74.3	0.1
12-Jan-20	23:00	50.4	0.1
13-Jan-20	0:00	66.9	0.1
13-Jan-20	1:00	83.8	0.1
13-Jan-20	2:00	67	0.1
13-Jan-20	3:00	3.5	0.1
13-Jan-20	4:00	74.7	0.1
13-Jan-20	5:00	39	0.1
13-Jan-20	6:00	75	0.1
13-Jan-20	7:00	53.3	0.1
13-Jan-20	8:00	90.6	0.1
13-Jan-20	9:00	52.6	0.1
13-Jan-20	10:00	83.8	0.1
13-Jan-20	11:00	68.3	1

Date	Time	Wind Direction (°)	Wind Speed (m/s)
13-Jan-20	12:00	74.3	0.1
13-Jan-20	13:00	106.3	0.2
13-Jan-20	14:00	151.4	0.5
13-Jan-20	15:00	133.5	0.9
13-Jan-20	16:00	142	0.6
13-Jan-20	17:00	152.3	0.6
13-Jan-20	18:00	102.7	0.2
13-Jan-20	19:00	81.3	0.1
13-Jan-20	20:00	95.5	0.1
13-Jan-20	21:00	81.3	0.1
13-Jan-20	22:00	75.9	0.4
13-Jan-20	23:00	117.2	0.4
14-Jan-20	0:00	75.8	0.4
14-Jan-20	1:00	100.5	0.2
14-Jan-20	2:00	97.4	0.1
14-Jan-20	3:00	79.4	0.1
14-Jan-20	4:00	68.3	0.1
14-Jan-20	5:00	102.2	0.1
14-Jan-20	6:00	101.2	0.1
14-Jan-20	7:00	83.4	0.5
14-Jan-20	8:00	108.4	0.2
14-Jan-20	9:00	127.5	0.4
14-Jan-20	10:00	91.4	0.1
14-Jan-20	11:00	78.3	0.3
14-Jan-20	12:00	83.2	0.1
14-Jan-20	13:00	113.8	0.2
14-Jan-20	14:00	104	0.5
14-Jan-20	15:00	126.4	0.3
14-Jan-20	16:00	168.6	0.9
14-Jan-20	17:00	100.3	0.1
14-Jan-20	18:00	83.7	0.1
14-Jan-20	19:00	73.5	0.1
14-Jan-20	20:00	89.5	0.1
14-Jan-20	21:00	82.8	0.1
14-Jan-20	22:00	64.3	0.1
14-Jan-20	23:00	75.1	0.1

Date	Time	Wind Direction (°)	Wind Speed (m/s)
15-Jan-20	0:00	99.1	0.1
15-Jan-20	1:00	80.7	0.3
15-Jan-20	2:00	101.4	0.2
15-Jan-20	3:00	52.4	0.3
15-Jan-20	4:00	97.7	0.2
15-Jan-20	5:00	82.4	0.2
15-Jan-20	6:00	114.9	0.3
15-Jan-20	7:00	100.3	0.6
15-Jan-20	8:00	73.6	0.4
15-Jan-20	9:00	74.2	0.9
15-Jan-20	10:00	87.9	0.2
15-Jan-20	11:00	153.9	0.8
15-Jan-20	12:00	123.6	0.2
15-Jan-20	13:00	224.6	0.3
15-Jan-20	14:00	150.1	0.1
15-Jan-20	15:00	111.7	0.2
15-Jan-20	16:00	64.7	0.4
15-Jan-20	17:00	91.5	0.3
15-Jan-20	18:00	97.5	0.1
15-Jan-20	19:00	63.4	0.1
15-Jan-20	20:00	112.1	0.6
15-Jan-20	21:00	139.6	0.1
15-Jan-20	22:00	75.2	0.1
15-Jan-20	23:00	98.7	0.3
16-Jan-20	0:00	88.1	0.2
16-Jan-20	1:00	106.2	0.3
16-Jan-20	2:00	112.3	0.4
16-Jan-20	3:00	109.1	0.2
16-Jan-20	4:00	87.6	0.1
16-Jan-20	5:00	107	0.2
16-Jan-20	6:00	81.5	0.1
16-Jan-20	7:00	221.3	0.1
16-Jan-20	8:00	85	0.4
16-Jan-20	9:00	75.4	0.6
16-Jan-20	10:00	138.8	0.3
16-Jan-20	11:00	116.9	1.3

Date	Time	Wind Direction (°)	Wind Speed (m/s)
16-Jan-20	12:00	97.7	0.3
16-Jan-20	13:00	194.5	0.2
16-Jan-20	14:00	109.4	0.3
16-Jan-20	15:00	137.1	1.5
16-Jan-20	16:00	97.4	0.1
16-Jan-20	17:00	148.8	0.3
16-Jan-20	18:00	112	0.1
16-Jan-20	19:00	76.9	0.1
16-Jan-20	20:00	73.3	0.1
16-Jan-20	21:00	95.3	0.1
16-Jan-20	22:00	89.4	0.1
16-Jan-20	23:00	87	0.2
17-Jan-20	0:00	125.1	0.1
17-Jan-20	1:00	68.9	0.6
17-Jan-20	2:00	32.6	1.1
17-Jan-20	3:00	174.7	0.2
17-Jan-20	4:00	40.7	0.6
17-Jan-20	5:00	62.2	0.2
17-Jan-20	6:00	38.8	1.4
17-Jan-20	7:00	72.3	0.2
17-Jan-20	8:00	52.6	0.5
17-Jan-20	9:00	86.3	0.7
17-Jan-20	10:00	23.2	0.6
17-Jan-20	11:00	178.3	0.6
17-Jan-20	12:00	162.6	0.2
17-Jan-20	13:00	202	0.1
17-Jan-20	14:00	77.8	0.3
17-Jan-20	15:00	69.4	0.3
17-Jan-20	16:00	72.8	0.1
17-Jan-20	17:00	204.4	0.9
17-Jan-20	18:00	53.9	0.2
17-Jan-20	19:00	40.4	0.1
17-Jan-20	20:00	45.2	0.2
17-Jan-20	21:00	44.7	0.3
17-Jan-20	22:00	72.8	0.1
17-Jan-20	23:00	43.8	0.1

Date	Time	Wind Direction (°)	Wind Speed (m/s)
18-Jan-20	0:00	79.6	0.2
18-Jan-20	1:00	25.1	0.1
18-Jan-20	2:00	61.2	0.1
18-Jan-20	3:00	80	0.3
18-Jan-20	4:00	59.4	0.3
18-Jan-20	5:00	201.4	0.2
18-Jan-20	6:00	159.5	0.1
18-Jan-20	7:00	62.4	0.1
18-Jan-20	8:00	70.2	0.1
18-Jan-20	9:00	50	0.1
18-Jan-20	10:00	63.4	0.1
18-Jan-20	11:00	33.5	0.2
18-Jan-20	12:00	66	0.1
18-Jan-20	13:00	110.4	0.2
18-Jan-20	14:00	59	0.4
18-Jan-20	15:00	123	0.3
18-Jan-20	16:00	126.5	0.2
18-Jan-20	17:00	135.4	0.1
18-Jan-20	18:00	82.7	0.1
18-Jan-20	19:00	88.4	0.3
18-Jan-20	20:00	97.3	0.4
18-Jan-20	21:00	81.2	0.3
18-Jan-20	22:00	89.3	0.1
18-Jan-20	23:00	89	0.1
19-Jan-20	0:00	76.4	0.1
19-Jan-20	1:00	66.3	0.3
19-Jan-20	2:00	100.3	0.1
19-Jan-20	3:00	78.4	0.1
19-Jan-20	4:00	82.1	0.1
19-Jan-20	5:00	73.4	0.2
19-Jan-20	6:00	35.9	0.3
19-Jan-20	7:00	42	0.1
19-Jan-20	8:00	56.7	0.1
19-Jan-20	9:00	66.1	0.2
19-Jan-20	10:00	74.2	0.5
19-Jan-20	11:00	48.5	0.3

Date	Time	Wind Direction (°)	Wind Speed (m/s)
19-Jan-20	12:00	25.6	0.2
19-Jan-20	13:00	191.8	0.2
19-Jan-20	14:00	60.5	0.1
19-Jan-20	15:00	36	0.6
19-Jan-20	16:00	195.3	1.2
19-Jan-20	17:00	37.4	1.2
19-Jan-20	18:00	18.8	0.3
19-Jan-20	19:00	15.8	0.3
19-Jan-20	20:00	83.7	0.1
19-Jan-20	21:00	57.3	0.1
19-Jan-20	22:00	68.3	0.1
19-Jan-20	23:00	49.7	0.1
20-Jan-20	0:00	35.3	0.2
20-Jan-20	1:00	128.3	0.1
20-Jan-20	2:00	64.8	0.1
20-Jan-20	3:00	70.8	0.1
20-Jan-20	4:00	180	0.1
20-Jan-20	5:00	244.2	0.1
20-Jan-20	6:00	61.3	0.2
20-Jan-20	7:00	54.3	0.1
20-Jan-20	8:00	59	0.1
20-Jan-20	9:00	73.9	0.1
20-Jan-20	10:00	75.2	0.1
20-Jan-20	11:00	198.5	0.3
20-Jan-20	12:00	50.3	0.1
20-Jan-20	13:00	77.8	0.1
20-Jan-20	14:00	76.8	0.1
20-Jan-20	15:00	83.7	0.2
20-Jan-20	16:00	145.9	0.2
20-Jan-20	17:00	99	0.1
20-Jan-20	18:00	77.4	0.2
20-Jan-20	19:00	87.5	0.3
20-Jan-20	20:00	77.6	0.2
20-Jan-20	21:00	52.9	0.2
20-Jan-20	22:00	73.9	0.1
20-Jan-20	23:00	31.6	0.1

Date	Time	Wind Direction (°)	Wind Speed (m/s)
21-Jan-20	0:00	68	0.1
21-Jan-20	1:00	27.9	0.1
21-Jan-20	2:00	88.1	0.1
21-Jan-20	3:00	62.3	0.1
21-Jan-20	4:00	98.4	0.1
21-Jan-20	5:00	61.1	0.1
21-Jan-20	6:00	95.5	0.1
21-Jan-20	7:00	84	0.1
21-Jan-20	8:00	82.6	0.2
21-Jan-20	9:00	98.2	0.2
21-Jan-20	10:00	57.2	0.3
21-Jan-20	11:00	79.9	0.6
21-Jan-20	12:00	71.5	0.2
21-Jan-20	13:00	58.3	0.5
21-Jan-20	14:00	142.1	0.9
21-Jan-20	15:00	245.9	0.2
21-Jan-20	16:00	94.6	1.2
21-Jan-20	17:00	105.9	0.4
21-Jan-20	18:00	107.4	0.2
21-Jan-20	19:00	79.3	0.1
21-Jan-20	20:00	99.2	0.1
21-Jan-20	21:00	199	0.1
21-Jan-20	22:00	92.3	0.1
21-Jan-20	23:00	90.1	0.1
22-Jan-20	0:00	84.5	0.1
22-Jan-20	1:00	59.2	0.1
22-Jan-20	2:00	62.6	0.1
22-Jan-20	3:00	76.1	0.1
22-Jan-20	4:00	107.8	0.1
22-Jan-20	5:00	115.4	0.1
22-Jan-20	6:00	81.2	0.1
22-Jan-20	7:00	62	0.2
22-Jan-20	8:00	75.6	0.1
22-Jan-20	9:00	57.8	0.1
22-Jan-20	10:00	92.6	0.1
22-Jan-20	11:00	70.8	0.2

Date	Time	Wind Direction (°)	Wind Speed (m/s)
22-Jan-20	12:00	69.5	0.2
22-Jan-20	13:00	151.7	0.3
22-Jan-20	14:00	188.4	0.5
22-Jan-20	15:00	167.2	0.1
22-Jan-20	16:00	169.5	0.1
22-Jan-20	17:00	120.4	0.2
22-Jan-20	18:00	92.7	0.1
22-Jan-20	19:00	80.9	0.1
22-Jan-20	20:00	72.7	0.1
22-Jan-20	21:00	92.6	0.2
22-Jan-20	22:00	94.5	0.1
22-Jan-20	23:00	62.3	0.1
23-Jan-20	0:00	71.8	0.1
23-Jan-20	1:00	86.7	0.1
23-Jan-20	2:00	98.3	0.1
23-Jan-20	3:00	76.6	0.1
23-Jan-20	4:00	80	0.4
23-Jan-20	5:00	77.9	0.1
23-Jan-20	6:00	89.1	0.1
23-Jan-20	7:00	89.6	0.1
23-Jan-20	8:00	110.6	0.1
23-Jan-20	9:00	108.6	0.1
23-Jan-20	10:00	70.7	0.8
23-Jan-20	11:00	75.4	0.5
23-Jan-20	12:00	127.3	0.2
23-Jan-20	13:00	58.7	0.1
23-Jan-20	14:00	73.5	0.3
23-Jan-20	15:00	142.3	0.1
23-Jan-20	16:00	117.9	0.1
23-Jan-20	17:00	87.6	0.3
23-Jan-20	18:00	102.7	0.3
23-Jan-20	19:00	147.6	0.1
23-Jan-20	20:00	113.8	0.1
23-Jan-20	21:00	89	0.1
23-Jan-20	22:00	87.5	0.3
23-Jan-20	23:00	196.2	0.3

Date	Time	Wind Direction (°)	Wind Speed (m/s)
24-Jan-20	0:00	116.9	0.2
24-Jan-20	1:00	148.8	0.1
24-Jan-20	2:00	78.5	0.1
24-Jan-20	3:00	75.6	0.1
24-Jan-20	4:00	82.2	0.1
24-Jan-20	5:00	80.9	0.1
24-Jan-20	6:00	88.3	0.1
24-Jan-20	7:00	184.6	0.1
24-Jan-20	8:00	133.2	0.1
24-Jan-20	9:00	110.5	0.3
24-Jan-20	10:00	73.1	0.4
24-Jan-20	11:00	84.9	0.1
24-Jan-20	12:00	51.7	0.1
24-Jan-20	13:00	107.8	0.2
24-Jan-20	14:00	71.8	0.1
24-Jan-20	15:00	145.4	0.9
24-Jan-20	16:00	98.8	0.7
24-Jan-20	17:00	133	0.2
24-Jan-20	18:00	116.1	0.2
24-Jan-20	19:00	111.1	0.2
24-Jan-20	20:00	90.1	0.3
24-Jan-20	21:00	50.1	0.1
24-Jan-20	22:00	95.9	0.1
24-Jan-20	23:00	68.7	0.2
25-Jan-20	0:00	79.6	0.2
25-Jan-20	1:00	91.8	0.1
25-Jan-20	2:00	113.7	0.8
25-Jan-20	3:00	88.7	0.1
25-Jan-20	4:00	79	0.1
25-Jan-20	5:00	99.8	0.1
25-Jan-20	6:00	62.9	0.2
25-Jan-20	7:00	71.8	0.1
25-Jan-20	8:00	91.6	0.1
25-Jan-20	9:00	73.2	0.2
25-Jan-20	10:00	101.9	0.1
25-Jan-20	11:00	112.4	0.2

Date	Time	Wind Direction (°)	Wind Speed (m/s)
25-Jan-20	12:00	121.6	0.3
25-Jan-20	13:00	96.5	0.5
25-Jan-20	14:00	57.3	0.2
25-Jan-20	15:00	74	0.1
25-Jan-20	16:00	85.9	0.2
25-Jan-20	17:00	116.2	0.6
25-Jan-20	18:00	87	0.1
25-Jan-20	19:00	80.3	0.1
25-Jan-20	20:00	85.2	0.1
25-Jan-20	21:00	73.1	0.1
25-Jan-20	22:00	63.3	0.1
25-Jan-20	23:00	66.9	0.2
26-Jan-20	0:00	38.4	0.1
26-Jan-20	1:00	27.7	0.4
26-Jan-20	2:00	204.8	0.4
26-Jan-20	3:00	44.8	0.3
26-Jan-20	4:00	69	0.4
26-Jan-20	5:00	70.7	0.4
26-Jan-20	6:00	317.2	0.5
26-Jan-20	7:00	65.1	0.4
26-Jan-20	8:00	49.5	1.3
26-Jan-20	9:00	25.7	0.8
26-Jan-20	10:00	81.6	1
26-Jan-20	11:00	154.4	1.1
26-Jan-20	12:00	216.4	0.9
26-Jan-20	13:00	183.6	0.8
26-Jan-20	14:00	292.6	1.2
26-Jan-20	15:00	205.8	0.9
26-Jan-20	16:00	333.2	0.6
26-Jan-20	17:00	148.4	0.5
26-Jan-20	18:00	221	0.8
26-Jan-20	19:00	158	0.3
26-Jan-20	20:00	175.5	0.3
26-Jan-20	21:00	316.3	0.1
26-Jan-20	22:00	178.6	2.1
26-Jan-20	23:00	78	0.2

Date	Time	Wind Direction (°)	Wind Speed (m/s)
27-Jan-20	0:00	100.4	0.2
27-Jan-20	1:00	125.1	0.8
27-Jan-20	2:00	71	0.6
27-Jan-20	3:00	66.9	0.1
27-Jan-20	4:00	50.6	0.3
27-Jan-20	5:00	53.4	0.2
27-Jan-20	6:00	70.8	0.1
27-Jan-20	7:00	81.2	0.1
27-Jan-20	8:00	199.9	0.2
27-Jan-20	9:00	72.6	0.5
27-Jan-20	10:00	75.5	0.2
27-Jan-20	11:00	39.8	1.7
27-Jan-20	12:00	147.9	0.2
27-Jan-20	13:00	117	0.2
27-Jan-20	14:00	348.4	0.2
27-Jan-20	15:00	172.5	0.3
27-Jan-20	16:00	333.1	0.3
27-Jan-20	17:00	137.4	0.1
27-Jan-20	18:00	199.3	0.2
27-Jan-20	19:00	32	0.1
27-Jan-20	20:00	79.4	0.1
27-Jan-20	21:00	46	0.1
27-Jan-20	22:00	179.1	0.1
27-Jan-20	23:00	85.2	1.4
28-Jan-20	0:00	50.3	2.4
28-Jan-20	1:00	189.2	1.2
28-Jan-20	2:00	63.9	0.4
28-Jan-20	3:00	51.6	0.4
28-Jan-20	4:00	74.5	0.3
28-Jan-20	5:00	170.4	0.2
28-Jan-20	6:00	37.6	0.2
28-Jan-20	7:00	68.8	0.2
28-Jan-20	8:00	61.2	0.4
28-Jan-20	9:00	52.3	0.1
28-Jan-20	10:00	177.1	0.1
28-Jan-20	11:00	65.6	0.2

APPENDIX D – WEATHER CONDITIONS DURING THE MONITORING PERIOD

II. Mean Wind Speed and Wind Direction

Date	Time	Wind Direction (°)	Wind Speed (m/s)
28-Jan-20	12:00	200.5	0.2
28-Jan-20	13:00	51.6	0.4
28-Jan-20	14:00	68.3	0.2
28-Jan-20	15:00	48.7	0.3
28-Jan-20	16:00	205.9	0.3
28-Jan-20	17:00	75	0.1
28-Jan-20	18:00	37.1	0.1
28-Jan-20	19:00	62.5	0.1
28-Jan-20	20:00	51.8	0.1
28-Jan-20	21:00	72.6	0.2
28-Jan-20	22:00	68.9	0.2
28-Jan-20	23:00	71.3	0.3
29-Jan-20	0:00	109.5	0.2
29-Jan-20	1:00	31.7	0.3
29-Jan-20	2:00	92.9	0.3
29-Jan-20	3:00	57.5	0.2
29-Jan-20	4:00	72.5	0.3
29-Jan-20	5:00	40.9	1
29-Jan-20	6:00	70.6	1.3
29-Jan-20	7:00	70.5	0.2
29-Jan-20	8:00	44.3	0.2
29-Jan-20	9:00	100.9	0.8
29-Jan-20	10:00	107.4	1.1
29-Jan-20	11:00	29.9	0.6
29-Jan-20	12:00	63.7	0.2
29-Jan-20	13:00	46.5	1.1
29-Jan-20	14:00	71.5	0.7
29-Jan-20	15:00	176.6	0.2
29-Jan-20	16:00	74.3	0.2
29-Jan-20	17:00	347.4	0.2
29-Jan-20	18:00	53.3	0.1
29-Jan-20	19:00	58.9	0.1
29-Jan-20	20:00	120.4	0.1
29-Jan-20	21:00	145.6	0.1
29-Jan-20	22:00	82.2	0.2
29-Jan-20	23:00	72.7	0.1

APPENDIX D – WEATHER CONDITIONS DURING THE MONITORING PERIOD

II. Mean Wind Speed and Wind Direction

Date	Time	Wind Direction (°)	Wind Speed (m/s)
30-Jan-20	0:00	85.7	0.2
30-Jan-20	1:00	89.7	0.1
30-Jan-20	2:00	21.8	0.5
30-Jan-20	3:00	66.5	0.6
30-Jan-20	4:00	66.3	0.2
30-Jan-20	5:00	141.4	0.1
30-Jan-20	6:00	106.2	0.2
30-Jan-20	7:00	20	0.2
30-Jan-20	8:00	62.5	0.4
30-Jan-20	9:00	76.1	0.9
30-Jan-20	10:00	68.6	0.8
30-Jan-20	11:00	44.8	0.8
30-Jan-20	12:00	53.9	1.5
30-Jan-20	13:00	88	2.1
30-Jan-20	14:00	86.8	0.5
30-Jan-20	15:00	26.2	0.5
30-Jan-20	16:00	88.3	0.4
30-Jan-20	17:00	52.7	0.1
30-Jan-20	18:00	64	0.2
30-Jan-20	19:00	74	0.1
30-Jan-20	20:00	204	0.2
30-Jan-20	21:00	173.3	0.2
30-Jan-20	22:00	223.8	0.2
30-Jan-20	23:00	163.4	0.1
31-Jan-20	0:00	49.8	0.1
31-Jan-20	1:00	91.1	0.2
31-Jan-20	2:00	60.7	0.1
31-Jan-20	3:00	43.4	0.2
31-Jan-20	4:00	59.1	0.1
31-Jan-20	5:00	58.2	0.1
31-Jan-20	6:00	206.6	0.1
31-Jan-20	7:00	66.1	0.1
31-Jan-20	8:00	82.7	0.1
31-Jan-20	9:00	57.7	0.1
31-Jan-20	10:00	34.5	0.6
31-Jan-20	11:00	103.2	0.2

APPENDIX D – WEATHER CONDITIONS DURING THE MONITORING PERIOD

Date	Time	Wind Direction (°)	Wind Speed (m/s)
31-Jan-20	12:00	55	0.9
31-Jan-20	13:00	76.5	0.3
31-Jan-20	14:00	92.2	0.1
31-Jan-20	15:00	148.1	0.5
31-Jan-20	16:00	145.6	0.1
31-Jan-20	17:00	104.1	0.2
31-Jan-20	18:00	82	0.1
31-Jan-20	19:00	88.5	0.1
31-Jan-20	20:00	61.4	0.1
31-Jan-20	21:00	86.3	0.1
31-Jan-20	22:00	69.3	0.1
31-Jan-20	23:00	67.7	0.1


II. Mean Wind Speed and Wind Direction

APPENDIX E 1-HOUR TSP MONITORING RESULTS AND GRAPHICAL PRESENTATIONS

Appendix E - 1-hour TSP Monitoring Results

Location AM1 - Wai Loi Tsuen						
Date	Time	Weather	Particulate Concentration (µg/m ³)			
3-Jan-20	13:00	Fine	150.4			
3-Jan-20	14:00	Fine	156.8			
3-Jan-20	15:00	Fine	163.2			
8-Jan-20	13:00	Sunny	42.9			
8-Jan-20	14:00	Sunny	52.8			
8-Jan-20	15:00	Sunny	49.5			
14-Jan-20	9:00	Sunny	108.8			
14-Jan-20	10:00	Sunny	112.0			
14-Jan-20	11:00	Sunny	108.8			
20-Jan-20	9:00	Fine	95.7			
20-Jan-20	10:00	Fine	92.4			
20-Jan-20	11:00	Fine	99.0			
24-Jan-20	13:00	Sunny	62.7			
24-Jan-20	14:00	Sunny	56.1			
24-Jan-20	15:00	Sunny	59.4			
		Average	94.0			
		Maximum	163.2			
		Minimum	42.9			

Location AM2	Location AM2 - Fu Tei Au						
Date	Time	Weather	Particulate Concentration (µg/m ³)				
3-Jan-20	13:00	Fine	178.2				
3-Jan-20	14:00	Fine	181.5				
3-Jan-20	15:00	Fine	194.7				
8-Jan-20	13:00	Sunny	39.6				
8-Jan-20	14:00	Sunny	42.9				
8-Jan-20	15:00	Sunny	46.2				
14-Jan-20	9:00	Sunny	132.0				
14-Jan-20	10:00	Sunny	99.0				
14-Jan-20	11:00	Sunny	118.8				
20-Jan-20	13:00	Fine	85.8				
20-Jan-20	14:00	Fine	85.8				
20-Jan-20	15:00	Fine	89.1				
24-Jan-20	9:00	Fine	72.6				
24-Jan-20	10:00	Fine	62.7				
24-Jan-20	11:00	Fine	52.8				
		Average	98.8				
		Maximum	194.7				
		Minimum	39.6				



APPENDIX F 24-HOUR TSP MONITORING RESULTS AND GRAPHICAL PRESENTATIONS

Appendix F - 24-hour TSP Baseline Monitoring Results

Start Date	Weather	Air Temp.	Atmospheric	Filter W	eight (g)	Particulate	Elaps	e Time	Sampling	Flow Rate	e (m ³ /min.)	Av. Flow	Total vol.	Conc.
Start Date	Condition	(K)	Pressure, Pa (mmHg)	Initial	Final	weight (g)	Initial	Final	Time (hrs.)	Initial	Final	(m ³ /min)	(m ³)	(µg/m ³)
6-Jan-20	Sunny	292.1	767.5	3.4545	3.5911	0.1366	8035.8	8059.8	24.0	1.23	1.23	1.23	1766.0	77.4
9-Jan-20	Sunny	292.6	763.9	3.5146	3.6249	0.1103	8059.8	8083.8	24.0	1.22	1.22	1.22	1759.4	62.7
15-Jan-20	Sunny	292.7	764.5	3.5248	3.6258	0.1010	8083.8	8107.8	24.0	1.22	1.22	1.22	1760.0	57.4
21-Jan-20	Sunny	292.7	766.6	3.4891	3.6271	0.1380	8107.8	8131.8	24.0	1.23	1.22	1.22	1762.7	78.3
24-Jan-20	Cloudy	293.6	763.9	3.5077	3.6132	0.1055	8131.8	8155.8	24.0	1.22	1.22	1.22	1755.9	60.1
													Min	57.4
													Max	78.3
													Average	67.2

Location AM1a - Site Boundary of the Shek Wu Hui STW (East)

Location AM2a - Site Boundary of the Shek Wu Hui STW (North)


Start Date	Weather	Air Temp.	Atmospheric	Filter W	eight (g)	Particulate	Elapse	e Time	Sampling	Flow Rate	e (m ³ /min.)	Av. Flow	Total vol.	Conc.
Start Date	Condition	(K)	Pressure, Pa (mmHg)	Initial	Final	weight (g)	Initial	Final	Time (hrs.)	Initial	Final	(m ³ /min)	(m ³)	(µg/m ³)
6-Jan-20	Sunny	292.1	767.5	3.5090	3.5776	0.0686	18253.0	18277.0	24.0	1.23	1.22	1.23	1765.5	38.9
9-Jan-20	Sunny	292.6	763.9	3.4628	3.5280	0.0652	18277.0	18301.0	24.0	1.22	1.22	1.22	1758.0	37.1
15-Jan-20	Sunny	292.7	764.5	3.4826	3.5833	0.1007	18301.0	18325.0	24.0	1.22	1.22	1.22	1758.6	57.3
21-Jan-20	Sunny	292.7	766.6	3.4836	3.5322	0.0486	18325.0	18349.0	24.0	1.23	1.22	1.22	1761.8	27.6
24-Jan-20	Cloudy	293.6	763.9	3.5190	3.6104	0.0914	18349.0	18373.0	24.0	1.22	1.22	1.22	1753.9	52.1
													Min	27.6

Max

Average

57.3

42.6



APPENDIX G COPIES OF CALIBRATION CERTIFICATES FOR NOISE MONITORING Equipment no.: N-12-02



Calibration Certificate

0022522

Customer		Object 1 : BSWA 308 SLM		
Cinotech Consultants Limited		Serial No. /Ref. No. : 570187 / 550841		
RM 1710, Technology Park,		Object 2 :		
18 On Lai Street, Shatin, N.T.		Serial No. /Ref. No.		
Hong Kong				
Customer Code : SVEC09005		Manufacturer : BSWAtech		
Date of calibration:	23/09/2019	Certificate No.: 0022522		
Date of the recommended re-calibration:	23/09/2020	Handle by: E0002		

Measuring results

	Reference value	Indication value	Deviation	Allowed deviation	Object
Γ	94.0dB	94.0dB	0.0dB	+/- 1.5dB	1
	114.0dB	113.9dB	-0.1dB	+/- 1.5dB	1

Measuring equipment

index	Calibrator / Master	Traceability
1	Master Sound Meter, SVAN949, sn:8571	IEC61672
2	Sound Calibrator, SV30A sn:32580	IEC60942

Ambient conditions

Temperature (20...26)°C

Humidity (20...60)%RH

Measuring procedure

Calibrated by Type 1 Sound Calibrator with Master Sound Level Meter under 1kHz Frequency.

Uncertainty

+/- 0.2 dB for probability not less than 95%.

Conformity

1. The resulted values were those obtained at the time of test and applies only to the item calibrated.

2. The measurement uncertainty was calculated according to the regulations of GUM with the coverage factor k=2 and contains

the uncertainty of the measuring procedure and the uncertainty of the measuring system.

3. The equipment being used in this calibration are regularly calibrated by laboratory according to ISO/IEC17025.

4.HKAS has accredited this laboratory (HOKLAS 267) for specific calibration activities as listed in the HOKLAS directory of accredited laboratories.

E The collingations contificate as

5. The calibrations certificate may not be reproduced.	
Measured value(s) within the allowable deviation.	
Performed by	Approved by
Calibration Technician	Quality Manager



Calibration Certificate

0022523

Customer :		Object 1 : BSWA 308 SLM			
Cinotech Consultants Limited		Serial No. /Ref. No. : 570188 / 550850			
RM 1710, Technology Park,		Object 2 :			
18 On Lai Street, Shatin, N.T.		Serial No. /Ref. No.			
Hong Kong					
Customer Code : SVEC09005		Manufacturer : BSWAtech			
Date of calibration:	23/09/2019	Certificate No.: 0022523			
Date of the recommended re-calibration:	23/09/2020	Handle by: E0002			

Measuring results

	Reference value	Indication value	Deviation	Allowed deviation	Object
Γ	94.0dB	94.0dB	0.0dB	+/- 1.5dB	1
Г	114.0dB	114 0dB	0.0dB	+/- 15dB	1

Measuring equipment

index	Calibrator / Master	Traceability
1	Master Sound Meter, SVAN949, sn:8571	IEC61672
2	Sound Calibrator, SV30A sn:32580	IEC60942

Ambient conditions

Temperature (20...26)°C

Humidity (20...60)%RH

Measuring procedure

Calibrated by Type 1 Sound Calibrator with Master Sound Level Meter under 1kHz Frequency.

Uncertainty

+/- 0.2 dB for probability not less than 95%.

Conformity

1. The resulted values were those obtained at the time of test and applies only to the item calibrated.

2. The measurement uncertainty was calculated according to the regulations of GUM with the coverage factor k=2 and contains

the uncertainty of the measuring procedure and the uncertainty of the measuring system.

3. The equipment being used in this calibration are regularly calibrated by laboratory according to ISO/IEC17025.

4.HKAS has accredited this laboratory (HOKLAS 267) for specific calibration activities as listed in the HOKLAS directory of accredited laboratories.

5. The calibrations certificate may not be reproduced.

Measured value(s) within the allowable deviation.	
Performed by	Approved by
Calibration Technician	Quality Manager



Calibration Certificate

0022673

Customer : Cinotech Consultants Limited RM 1710, Technology Park, 18 On Lai Street, Shatin, N.T. Hong Kong		Object 1 : Serial No. /Ref. No. : Object 2 : Serial No. /Ref. No. :	ST-120 sound calibrator 181001608
Customer Code : SVEC09005		Manufacturer : Sou	ndtek
Date of calibration: Date of the recommended re-calibration:	24/10/2019 24/10/2020	Certificate No.: Handle by:	0022673 E0002

Measuring results

	Reference value	Indication value	Deviation	Allowed deviation	Object
Γ	94.0dB	94.0dB	0.0dB	+/- 0.3dB	1
Г	114.0dB	114.1dB	± 0.1 dB	+/- 0.5dB	1

Measuring equipment

index	Calibrator / Master	Traceability
1	Master Sound Meter, SVAN949, sn:8571	IEC61672
2	Sound Calibrator, SV30A sn:32580	IEC60942

Ambient conditions

Temperature (20...26)°C

Humidity (20...60)%RH

Measuring procedure

Calibrated by Type 1 Sound Level Meter and 1kHz Sound Source .

Uncertainty

+/- 0.2 dB for probability not less than 95%.

Conformity

1. The resulted values were those obtained at the time of test and applies only to the item calibrated.

2. The measurement uncertainty was calculated according to the regulations of GUM with the coverage factor k=2 and contains

the uncertainty of the measuring procedure and the uncertainty of the measuring system.

3. The equipment being used in this calibration are regularly calibrated by laboratory according to ISO/IEC17025.

4.HKAS has accredited this laboratory (HOKLAS 267) for specific calibration activities as listed in the HOKLAS directory of accredited laboratories.

5. The calibrations certificate may not be reproduced.

Measured value(s)	within	the allowable deviation.
-------------------	--------	--------------------------

Performed by

Calibration Technician

Approved by

Quality Manager

APPENDIX H NOISE MONITORING RESULTS AND GRAPHICAL PRESENTATIONS


Appendix H - Noise Monitoring Results

(0700-1900 hrs on Normal Weekdays)

Location NM1 - Wai Loi Tsuen							
			Unit: dB (A) (30-min)				
			Measured Noise Level			Baseline Level	Construction Noise Level
Date	Time	Weather	L _{eq}	L ₁₀	L ₉₀	L _{eq}	L _{eq}
3-Jan-20	13:30	Fine	53.8	56.1	50.9		53.8 Measured \leq Baseline
8-Jan-20	13:15	Sunny	55.0	56.6	50.9	63.4	55.0 Measured \leq Baseline
14-Jan-20	13:00	Sunny	61.4	62.8	60.6	03.4	61.4 Measured \leq Baseline
20-Jan-20	11:00	Fine	53.9	56.1	50.9		53.9 Measured \leq Baseline

Location NM2 - Fu Tei Au Unit: dB (A) (30-min) Baseline Level Measured Noise Level Construction Noise Level L_{10} L_{90} L_{eq} Leq L_{eq} Time Weather Date 3-Jan-20 14:45 Fine 55.7 58.3 52.1 55.7 Measured \leq Baseline 60.7 56.8 8-Jan-20 14:30 Sunny 63.2 57.4 58.0 14-Jan-20 15:00 Sunny 60.8 61.9 59.3 57.6 20-Jan-20 13:50 Fine 61.2 65.0 56.6 58.4

Location NM3 - Man Kok Village								
			Unit: dB (A) (30-min)					
			Mea	Measured Noise Level Baseline L			Construction Noise Level	
Date	Time	Weather	L _{eq}	L ₁₀	L ₉₀	L _{eq}	L _{eq}	
3-Jan-20	16:00	Sunny	62.1	62.6	59.3		62.1 Measured \leq Baseline	
8-Jan-20	15:30	Sunny	63.5	65.2	59.6	63.4	47.1	
14-Jan-20	14:00	Sunny	56.2	57.2	55.2	03.4	56.2 Measured \leq Baseline	
20-Jan-20	15:00	Fine	56.7	59.2	50.4		56.7 Measured \leq Baseline	



APPENDIX I ECOLOGICAL MONITORING RESULTS AND ANALYSIS

MA19019 - Ecological Monitoring Results and Analysis

Scientific Name	Common Name	Chinese Name	Waterbird	Point Count Abundance	Transect Abundance
Acridotheres cristatellus	Crested Myna	八哥		79	Abundance +++++
Actitis hypoleucos	Common Sandpiper	磯鷸	*	15	++
Alcedo atthis	Common Kingfisher	普通翠鳥	*	13	+
Anthus hodgsoni	Olive Backed Pipit	樹鷚		37	+++++
Apus nipalensis	House Swift	小白腰雨燕		16	++++
Ardea alba	Great Egret	大白鷺	*	20	++
Ardea cinerea	Grey Heron	蒼鷺	*	114	++++++
Ardeola bacchus	Chinese Pond Heron	池鷺	*	114	
Bubulcus coromandus	Eastern Cattle Egret	牛背鷺	*	40	+++
Buteo japonicus	Eastern Buzzard	普通鵟	*	40	
<i>v</i> 1		 斑魚狗	*	1	+
Ceryle rudis	Pied Kingfisher	金眶鴴	*	1	+
Charadrius dubius	Little Ringed Plover		-1-		
Copsychus saularis	Magpie Robin	鵲鴝 十啷 白頭		0	+
Corvus macrorhynchus	Jungle Crow	大嘴烏鴉	*	1	+
Corvus torquatus	Collared Crow	白頸鴉	*	7	+
Dicrurus hottentottus	Hair-crested Drogon	髮冠卷尾		1	
Dicrurus macrocercus	Black Drongo	黑卷尾	. ^{1.}	0	+
Egretta garzetta	Little Egret	小白鷺	*	65	+++++
Egretta intermedia	Intermediate Egret	中自鷺	*	2	+
Emberiza spodocephala	Blacked-face Bunting	灰頭鵐		8	+
Eudynamys scolopacea	Common Koel	噪鵑		2	
Garrulax perspicillatus	Masked Laughing Thrush	黑臉噪鶥		2	+
Halcyon smyrnensis	White-throated Kingfisher	白胸翡翠	*	2	+
Himantopus himantopus	Black-winged Stilt	黑翅長腳鷸	*	8	
Lonchura punctulata	Spotted Munia	斑文鳥		8	+
Milvus migrans	Black Kite	黑鳶	*	4	+
Motacilla alba	White Wagtail	白鶺鴒		47	+++++
Motacilla cinerea	Grey Wagtail	灰鶺鴒		2	+
Myophonus caeruleus	Blue Whistling Thrush	紫嘯鶇		0	+
Orthotomus sutorius	Common Tailorbird	長尾縫葉鶯		3	+
Parus cinereus	Cinereous Tit	蒼背山雀		0	+
Passer montanus	Eurasian Tree Sparrow	樹麻雀		1	
Phalacrocorax carbo	Great Cormorant	普通鸕鷀	*	32	+++++
Phoenicurus auroreus	Daurian Redstart	北紅尾鴝		4	++
Phylloscopus borealis	Arctic Warbler	極北柳鶯		0	+
Phylloscopus fuscatus	Dusky Warbler	褐柳鶯		2	+
Phylloscopus inornatus	Yellow-browed Warbler	黄眉柳鶯		15	++
Phylloscopus proregulus	Pallas's Leaf Warbler	黄腰柳鶯		1	+
Pica pica	Magpie	喜鵲		1	+
Prinia flaviventris	Yellow-bellied Prinia	黃腹鷦鶯		2	+
Prinia inornata	Plain Prinia	純色鷦鶯		9	+
Pycnonotus jocosus	Crested bulbul	紅耳鵯		12	++
Pycnonotus sinensis	Chinese Bulbul	白頭鵯		5	+
Saxicola stejnegeri	Stejneger's Stonechat	黑喉石䳭		3	+
Streptopelia chinensis	Spotted Dove	珠頸斑鳩		18	++++
Sturnus nigricollis	Black-necked Starling	黑領椋鳥		2	
Tachybaptus ruficollis	Little Grebe	小鸊鷉	*	6	
Fringa glareola	Wood Sandpiper	林鷸	*	0	+
Fringa nebularia	Common Greenshank	青腳鷸	*	8	+
Fringa ochropus	Green Sandpiper	白腰草鷸	*	10	++
Urocissa erythrorhyncha	Red-billed Blue Magpie	紅咀藍鵲		0	+
Zitting cisticola	Streaked Fantail Warbler	棕扇尾鶯		5	Т
Zosterops japonicus	Japanese White-eye			1	
losierops juponicus	Japanese winte-eye		nt Count Abundance	-	++

*For waterbird

For transect abundance, +: <10, ++: 11-20, +++: 21-30, ++++: 31-40, +++++: >40

Agreement No. SPW 07/2019		Project No.	
Shek Wu Hui Effluent Polishing Plant - Main Work Stage 1		MA19019	
Monthly Data Analysis for Ecological Monitoring	Date	Appendix	CINOTECH
Monthly Data Analysis for Ecological Montoring	January 2020	I	

MA19019 - Ecological Monitoring Results and Analysis

Monitoring Month	Jan
C	XX7" (

Season Winter

	Table II : Total Bird Abundance from Point Count							
	Survey	[,] Informati	on	Total Bird Abu	Total Bird Abundance from Point Count			
No.	Date	Time	Tide Level	Individuals Recorded	Total	Species Recorded		
#1	3 Jan 2020	15:00	High	104	217	17		
#1	5 Jan 2020	10:00	Low	113	217	15		
#2	10 Jan 2020	15:00	High	58	121	15		
#2	10 Jan 2020	10:00	Low	73	131	20		
#3	16 Jan 2020	13:30	High	43	102	15		
#3	10 Jan 2020	9:00	Low	59	102	20		
#4	20 Jan 2020	14:00	High	112	107	21		
#4	20 Jan 2020	11:00	Low	74	186	23		
			•	Overall Total	636			

	Survey	Informati	on	Numbers o	f Waterbirds
No.	Date	Time	Tide Level	Individuals Recorded	Total
#1	3 Jan 2020	15:00	High	81	164
#1	3 Jan 2020	10:00	Low	83	104
#2	10 Jan 2020	15:00	High	30	62
#2	#2 10 Jan 2020	10:00	Low	32	02
#3	16 Jan 2020	13:30	High	7	41
#3	10 Jan 2020	9:00	Low 34	41	
#4	20 Jan 2020	14:00	High	40	82
#4	20 Jan 2020	11:00	Low	42	82
				Overall Total	349
				Average	87

Table IV: T-Test Analysis for All Waterbirds

Baseline DataMonthly Average Abundance (Jan)65.75Seasonal Average Abundance (Winter)62.15

T-test

The following hypothesis was made and a one-tail t-test will be used to test the data collected from the monitoring:

 H_0 The data collected in the reporting month falls within the normal distribution when compared to the baseline monitoring data.

 H_1 The data collected does not falls within the normal distrubution when compared to the baseline monitoring data.

If t-test value is smaller than the critical value, then rejects H₀.

Overall:

For the data in the reporting month, the critical values are:

Crit. Value = -2.353 (95% Confidence Level)

Crit. Value = -4.541 (99% Confidence Level)

Confidence Level

J

T-values of	Data in Rep	orting Month	95%	99%
A hundon oo	Monthly	0.799	\checkmark	\checkmark
Abundance	Season	0.932	\checkmark	\checkmark

Remarks:

 \checkmark = T-value falls within the confidence level, the impact monitoring data shows no significant difference to the baseline data. \varkappa = T-value falls outside the confidence level, the impact monitoring data shows significant difference to the baseline data.

√

Agreement No. SPW 07/2019			Project No.	
Shek Wu Hui Effluent Polishing Plant - Main Work Stage			0	
1			MA19019	CINOTECH
Monthly Data Analysis for Ecological Monitoring	Date		Appendix	
Montiny Data Analysis for Ecological Montoring		January 2020	I	

MA19019 - Ecological Monitoring Results and Analysis

Monitoring Month Jan

Season Winter

	Table V: Abundance of Representative Waterbirds from Point Count										
Representative Species				Recorded Abundance						Baseline Data	
Species Name	Common Name	Chinese Name	3 Jan 2020	10 Jan 2020	16 Jan 2020	20 Jan 2020		Total	Average	Avg (Jan)	Avg (Winter)
Egretta garzetta	Little Egret	小白鷺	39	5	8	13		65	16	13	15
Ardea cinerea	Grey Heron	蒼鷺	58	13	12	31		114	29	18	13
Ardeola bacchus	Chinese Pond Heron	池鷺	2	6	0	4		12	3	8	9
Phalacrocorax carbo	Great Cormorant	普通鸕鷀	10	13	5	4		32	8	7	7
Ardea alba	Great Egret	大白鷺	12	2	1	5		20	5	5	5
Bubulcus coromandus	Eastern Cattle Egret	牛背鷺	19	4	5	12		40	10	3	4

Table VI: T-test Analysis for Representative Waterbirds from Point Count

The following hypothesis was made and a one-tail t-test will be used to test the data collected from the monitoring:

H₀ The data collected in the reporting month falls within the normal distrubution when compare to the baseline monitoring data.

 H_1 The data collected does not falls within the normal distrubution when compare to the baseline monitoring data.

If t-test value for a specific representative is smaller than the critical value, then rejects H₀.

For the data in the reporting month, the critical values are:

Crit. Value = -2.353 (95% Confidence Level)

Crit. Value = -4.541 (99% Confidence Level)

Representative Species			T-value	Confide	nce Level	T-value	Confide	nce Level	Overall
Species Name	Common Name	Chinese Name	Monthly	95%	99%	Seasonal	95%	99%	
Egretta garzetta	Little Egret	小白鷺	0.435	\checkmark	\checkmark	0.207	\checkmark	\checkmark	\checkmark
Ardea cinerea	Grey Heron	蒼鷺	0.976	√	~	1.431	√	√	√
Ardeola bacchus	Chinese Pond Heron	池鷺	-4.067	×	√	-4.826	×	×	Action Level
Phalacrocorax carbo	Great Cormorant	普通鸕鷀	0.707	√	~	0.411	√	√	√
Ardea alba	Great Egret	大白鷺	-0.151	\checkmark	√	-0.124	√	√	√
Bubulcus coromandus	Eastern Cattle Egret	牛背鷺	2.114	\checkmark	√	1.683	\checkmark	\checkmark	√

Remarks

 \checkmark = T-value falls within the confidence level, the impact monitoring data shows no significant difference to the baseline data.


 \mathbf{X} = T-value falls outside the confidence level, the impact monitoring data shows significant difference to the baseline data.

Agreement No. SPW 07/2019 Shek Wu Hui Effluent Polishing Plant - Main Work Stage 1		Project No. MA190	
Monthly Data Analysis for Ecological Monitoring	Date January 2020	Appendix	

APPENDIX J PHOTO RECORDS OF ECOLOGICAL MONITORING

Appendix J - Photo Records of Ecological Monitoring

Part A - Conditions of Rivers




Shek Sheung River (Taken on 10 Jan 20)

Part B – Waterbird Species









Part C – Human Activities & Site Conditions





APPENDIX K SITE AUDIT SUMMARY

Weekly Site Inspection Record Summary Inspection Information

Checklist Reference Number	200106
Date	6 January 2020
Time	14:00 - 15:00

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-
Ref. No.	Remarks/Observations	Related Item No.
	B. Water Quality	lande, andere forsøde a prodation Nederlands av de forsøde af forsøde
	No environmental deficiency was identified during site inspection.	
	C. Air Quality	
R1	• Haul roads appear dry during site inspection. Regular water spraying at haul road is recommended at Portion C.	C5
R2	• Soil on the public road should be removed outside Portion C.	Cq
	D. Noise	- Handre (* 1995) 1995 - Stanford Market (* 1995) 1995 - Stanford Market (* 1995)
	• No environmental deficiency was identified during site inspection.	
	E. Waste / Chemical Management	
*****	• No environmental deficiency was identified during site inspection.	
	F. Visual and Landscape	La state de la seconda de la seconda de la Parteción de la seconda de la seconda de la seconda de la seconda de
	• No environmental deficiency was identified during site inspection.	
	G. Permits /Licences	
	• No environmental deficiency was identified during site inspection.	
	H. Others	
	N/A	

	Name	Signature	Date
Recorded by	Miss Echo Hung	heling	6 January 2020
Checked by	Miss Jennifer Mok	m	7 January 2020

Weekly Site Inspection Record Summary Inspection Information

Checklist Reference Number	200114
Date	14 January 2020
Time	14:25 – 15:20

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-
Ref. No.	Remarks/Observations	Related Item No.
	B. Water Quality	
R2	• Manholes were not covered properly. They should be covered tightly at Portion A.	B7
R3	• Ponding water is observed at Portion C. Contractor is reminded to remove the ponding water.	B8
	C. Air Quality	
R4	• Dust generation was observed at the western side of Portion C. Haul road should be sprayed with water to avoid excessive dusty materials.	C5
R5	• Stockpile observed in Portion C should be covered by impervious materials or cleared as soon as possible.	C1
	D. Noise	
	• No environmental deficiency was identified during site inspection.	
	E. Waste / Chemical Management	
R1	• Waste accumulated on the road should be removed at Portion A.	E2iii
	F. Visual and Landscape	
-	• No environmental deficiency was identified during site inspection.	
	G. Permits /Licences	
	• No environmental deficiency was identified during site inspection.	
	H. Others	
	Following up on the previous site inspection (ref no.: 200106): All items (200106- R1 & R2) in the previous inspections were rectified/improved by the Contractor.	

Date	Signature	Name	
14 January 2020	hang	Miss Echo Hung	Recorded by
15 January 2020	M	Miss Jennifer Mok	Checked by
	M	Miss Jennifer Mok	Checked by

1

-

2

Weekly Site Inspection Record Summary Inspection Information

Checklist Reference Number	200121
Date	21 January 2020
Time	14:05 - 15:30

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-
Ref. No.	Remarks/Observations	Related Item No.
	B. Water Quality	
200114-R3	• Muddy water was accumulated at Portion C. It should be removed or pump through the sedimentation tank.	B8
	C. Air Quality	
200121-R1	• Muddy soil was leaked onto the public road outside Portion C. It should be cleaned as soon as possible.	С9
	D. Noise	
	• No environmental deficiency was identified during site inspection.	
	E. Waste / Chemical Management	
200114-R1	• Waste was deposited on the road at Portion A. The Contractor should remove the waste as soon as possible.	E2iii
	F. Visual and Landscape	
	• No environmental deficiency was identified during site inspection.	
	G. Permits /Licences	
	• No environmental deficiency was identified during site inspection.	
	H. Others	
	Following up on the previous site inspection (ref no.: 200114): Follow-up actions are needed to be reviewed for items 200114-R1 & R3. Items 200114-R2, R4 & R5 were rectified/improved by the Contractor.	

	Name	Signature	Date
Recorded by	Miss Echo Hung	Jul 2	21 January 2020
Checked by	Miss Jennifer Mok	m	22 January 2020

Weekly Site Inspection Record Summary Inspection Information

Checklist Reference Number	200106
Date	6 January 2020
Time	14:00 - 15:00

Ref. No.	Non-Compliance	Related Item No.
-	None identified	
Ref. No.	Remarks/Observations	Related Item No.
	B. Water Quality	
	• No environmental deficiency was identified during site inspection.	
	C. Air Quality	
	• No environmental deficiency was identified during site inspection.	
	D. Noise	
	• No environmental deficiency was identified during site inspection.	
	E. Waste / Chemical Management	
R1	• Temporary waste pile accumulated at Portion B should be covered by impervious materials before removal.	E2iv
	F. Visual and Landscape	
	• No environmental deficiency was identified during site inspection.	
	G. Permits /Licences	
	• No environmental deficiency was identified during site inspection.	
	H. Others	
and a second of the second	N/A	

	Name	Signature	Date
Recorded by	Miss Echo Hung	- Gomo	6 January 2020
Checked by	Miss Jennifer Mok	M	7 January 2020

Weekly Site Inspection Record Summary Inspection Information

Checklist Reference Number	200114
Date	14 January 2020
Time	14:25 - 15:20

Ref. No.	Non-Compliance	Related Item No.
	None identified	-
Ref. No.	Remarks/Observations	Related Item No.
	B. Water Quality	
	No environmental deficiency was identified during site inspection.	
	C. Air Quality	
R1	• The unpaved area inside Portion B should be sprayed with water to avoid dust generation.	C12
	D. Noise	
	No environmental deficiency was identified during site inspection.	
	E. Waste / Chemical Management	
R2	• Waste accumulated should be cleared at Portion B.	E2iv
	F. Visual and Landscape	
	• No environmental deficiency was identified during site inspection.	· · · · · · · · · · · · · · · · · · ·
	G. Permits /Licences	
	• No environmental deficiency was identified during site inspection.	
	H. Others	
	Following up on the previous site inspection (ref no.: 200106): All items (200106- R1) in the previous inspection were rectified/improved by the Contractor.	

	Name	Signature	Date
Recorded by	Miss Echo Hung	Lung	14 January 2020
Checked by	Miss Jennifer Mok	An	15 January 2020

Weekly Site Inspection Record Summary Inspection Information

Checklist Reference Number	200121
Date	21 January 2020
Time	14:05 - 15:30

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-
Ref. No.	Remarks/Observations	Related Item No.
	B. Water Quality	
	No environmental deficiency was identified during site inspection.	
	C. Air Quality	
	No environmental deficiency was identified during site inspection.	
	D. Noise	
	• No environmental deficiency was identified during site inspection.	
	E. Waste / Chemical Management	
200114-R2	• Waste stockpile is accumulated at Portion B. Contractor is reminded to remove the waste pile and cover it with impervious sheeting until disposal.	E2iv
	F. Visual and Landscape	
	• No environmental deficiency was identified during site inspection.	
	G. Permits /Licences	
	• No environmental deficiency was identified during site inspection.	
	H. Others	
	Following up on the previous site inspection (ref no.: 200114): Follow-up actions are needed to be reviewed for item 200114-R2. Item 200114-R1 was rectified/improved by the Contractor.	

	Name	Signature	Date
Recorded by	Miss Echo Hung	Guno	21 January 2020
Checked by	Miss Jennifer Mok	AM/	22 January 2020

APPENDIX L WASTE FLOW TABLE

Monthly Summary Waste Flow Table for 2020 (year)

	Act			&D Material	s Generated	Monthly	Actual	Quantities o	f C&D Wastes	Generated	Monthly
		Hard Rock									
	Total	and Large	Reused in	Reused in	Disposed			Paper/			Others, e.g.
Month	Quantity	Broken	the	other	as Public			cardboard		Chemical	general
	Generated	Concrete	Contract	Projects	Fill	Imported Fill	Metals	packaging	Plastics	Waste	refuse
	(in '000m ³)	(in '000kg)	(in '000kg)	(in '000kg)	(in kg)	(in '000kg)					
Jan	0.376	0.000	0.000	0.000	0.376	0.000	0.000	0.000	0.000	0.000	80.800
Feb											
Mar											
Apr											
May											
Jun											
Sub-total	0.376	0.000	0.000	0.000	0.376	0.000	0.000	0.000	0.000	0.000	80.800
Jul											
Aug											
Sep											
Oct											
Nov											
Dec											
Total	0.376	0.000	0.000	0.000	0.376	0.000	0.000	0.000	0.000	0.000	80.800

Notes: 1. Assume the density of soil fill is 2 ton/m3.

2. Assume the density of rock and broken concrete is 2.5 ton/m3.

3. Assume the density of mixed rock and soil is 1.9 ton/m3.

4. Assume the density of slurry and bentonite is 2.8 ton/m3.

5. The slurry and bentonite are disposed at Tseung Kwan O Area 137 Fill Bank.

6. The non-inert C&D wastes are disposed at NENT.

Name of Department: DSD

Monthly Summary Waste Flow Table for 2020 (year)

	Actua	l Quantities	of Inert C&D	Materials G	enerated Mo	onthly	Actual	Quantities o	f C&D Wastes	Generated	Monthly
		Hard Rock									
	Total	and Large	Reused in	Reused in	Disposed			Paper/			Others, e.g.
Month	Quantity	Broken	the	other	as Public	Imported		cardboard		Chemical	general
	Generated	Concrete	Contract	Projects	Fill	Fill	Metals	packaging	Plastics	Waste	refuse
	(in '000m ³)	(in '000kg)	(in '000kg)	(in '000kg)	(in kg)	(in '000kg)					
Jan	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	5.760
Feb											
Mar											
Apr											
May											
Jun											
Sub-total	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	5.760
Jul											
Aug											
Sep											
Oct											
Nov											
Dec											
Total	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	5.760

Notes: 1. Assume the density of soil fill is 2 ton/m3.

2. Assume the density of rock and broken concrete is 2.5 ton/m3.

3. Assume the density of mixed rock and soil is 1.9 ton/m3.

4. Assume the density of slurry and bentonite is 2.8 ton/m3.

5. The slurry and bentonite are disposed at Tseung Kwan O Area 137 Fill Bank.

6. The non-inert C&D wastes are disposed at NENT.

Environmental Aspect Evaluation Form

Name of Department: ArchSD/CEDD/DSD/EMSD/HyD/WSD

Contract No.: <u>DE/2018/03</u>

Monthly Summary Waste Flow Table for <u>2020</u> (year)

		Actual Quanti	ties of Inert C&D	Materials Generate	ed Monthly			Actual Quantities of	C&D Wastes G	enerated Monthly	
Month	Total Quantity Generated	Hard Rock and Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics (see Note 3)	Chemical Waste	Others, e.g. general refuse
	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000 kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000m ³)
Jan	0	0	0	0	0	0	0	0	0	0	0
Feb	-	-	-	-	-	-	-	-	-	-	-
Mar	-	-	-	-	-	-	-	-	-	-	-
Apr	-	-	-	-	-	-	-	-	-	-	-
May	-	-	-	-	-	-	-	-	-	-	-
June	-	-	-	-	-	-	-	-	-	-	-
Sub-total	0	0	0	0	0	0	0	0	0	0	0
July	-	-	-	-	-	-	-	-	-	-	-
Aug	-	-	-	-	-	-	-	-	-	-	-
Sept	-	-	-	-	-	-	-	-	-	-	-
Oct											
Nov											
Dec											
Total											

	Forecast of Total Quantities of C&D Materials to be Generated from the Contract*									
Total Quantity Generated	Hard Rock and Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics (see Note 3)	Chemical Waste	Others, e.g. general refuse
(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000 kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000m ³)
ТВА	TBA	TBA	ТВА	TBA	TBA	TBA	ТВА	TBA	ТВА	ТВА

Notes: (1) The performance targets are given in PS Clause 6A.27.8(14).

(2) The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the Site.

(3) Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging material

(4) The *Contractor* shall also submit the latest forecast of the total amount of C&D materials expected to be generated from the Works, together with a breakdown of the nature where the total amount of C&D materials expected to be generated from the Works is equal to or exceeding 50,000 m³. (PS Clause 6.21.7(4)(b) refers)

Monthly Summary Waste Flow Table for 2020 (year)

	Actual Quantities of Inert C&D Materials Generated Monthly							Actual Quantities of	C&D Wastes G	enerated Monthly	
Month	Total Quantity Generated	Hard Rock and Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics (see Note 2)	Chemical Waste	Others, e.g. general refuse
	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000 kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000m ³)
Jan	0	0	0	0	0	0	0	0	0	0	0
Feb											
Mar											
Apr											
May											
June											
Sub-total	0	0	0	0	0	0	0	0	0	0	0
July											
Aug											
Sept											
Oct											
Nov											
Dec											
Total	0	0	0	0	0	0	0	0	0	0	0

Notes: (1) The performance targets are given in PS Clause 6.21.8(14).

.

(2) The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the Site.

(3) Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging material

APPENDIX M EVENT AND ACTION PLANS

E (Act	tion	
Event	ET	IEC	ER	Contractor
Action level being exceeded by one sampling	 Identify source, investigate the causes of complaint and propose remedial measures; Inform IEC and ER; Repeat measurement to confirm finding; Increase monitoring frequency to daily. 	 Check monitoring data submitted by ET; Check Contractor's working method. 	1. Notify Contractor.	 Rectify any unacceptable practice; Amend working methods if appropriate.
Action level being exceeded by two or more consecutive sampling	 Identify source; Inform IEC and ER; Advise the ER on the effectiveness of the proposed remedial measures; Repeat measurements to confirm findings; Increase monitoring frequency to daily; Discuss with IEC and Contractor on remedial actions required; If exceedance continues, 	 Check monitoring data submitted by ET; Check Contractor's working method; Discuss with ET and Contractor on possible remedial measures; Advise the ET on the effectiveness of the proposed remedial measures; Supervise Implementation of remedial measures. 	 Confirm receipt of notification of exceedance in writing; Notify Contractor; Ensure remedial measures properly implemented. 	 Submit proposals for remedial actions to IEC within three working days of notification; Implement the agreed proposals; Amend proposal if appropriate.

Table M-1Event/Action Plan for Air Quality

E-mar 4		Ac	tion	
Event	ET	IEC	ER	Contractor
Limit level being exceeded by one sampling	 arrange meeting with IEC and ER; 8. If exceedance stops, cease additional monitoring. 1. Identify source, investigate the causes of exceedance and propose remedial measures; 2. Inform Contractor, IEC, ER, and EPD; 3. Repeat measurement to confirm finding; 4. Increase monitoring frequency to daily; 5. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER 	 Check monitoring data submitted by ET; Check Contractor's working method; Discuss with ET and Contractor on possible remedial measures; Advise the ER on the effectiveness of the proposed remedial measures; Supervise implementation of remedial measures. 	 Confirm receipt of notification of exceedance in writing; Notify Contractor; Ensure remedial measures properly implemented. 	 Take immediate action to avoid further exceedance; Submit proposals for remedial actions to IEC within three working days of notification; Implement the agreed proposals; Amend proposal if appropriate.
Limit level being	 informed of the results. Notify IEC, ER, Contractor 	1. Discuss amongst ER, ET, and	1. Confirm receipt of	1. Take immediate action to
exceeded by two or	and EPD;	Contractor on the potential	notification of exceedance in	avoid further exceedance;
more consecutive	 Identify source; 	remedial actions;	writing;	 Submit proposals for remedial
sampling	 Repeat measurement to 	2. Review Contractor's	2. Notify Contractor;	actions to IEC within three
sampning	confirm findings;	2. Review Contractor's remedial actions whenever	 Notify Contractor, In consolidation with the 	working days of notification;

E-con4		A	ction	
Event	ET	IEC	ER	Contractor
	4. Increase monitoring	necessary to assure their	IEC, agree with the	3. Implement the agreed
	frequency to daily;	effectiveness and advise the	Contractor on the remedial	proposals;
	5. Carry out analysis of	ER accordingly;	measures to be implemented;	4. Resubmit proposals if
	Contractor's working	3. Supervise the	4. Ensure remedial measures	problem still not under
	procedures to determine	implementation of remedial	properly implemented;	control;
	possible mitigation to be	measures.	5. If exceedance continues,	5. Stop the relevant portion of
	implemented;		consider what portion of the	works as determined by the
	6. Arrange meeting with IEC		work is responsible and	ER until the exceedance is
	and ER to discuss the		instruct the Contractor to	abated.
	remedial actions to be taken;		stop that portion of work	
	7. Assess effectiveness of		until the exceedance is	
	Contractor's remedial actions		abated.	
	and keep IEC, EPD and ER			
	informed of the results;			
	8. If exceedance stops, cease			
	additional monitoring.			

		Action	
Event	ET	IEC ER	Contractor
Action Level	1. Notify IEC and Contractor;	1. Review the analysed results 1. Confirm receipt of	1. Submit noise mitigation
	2. Carry out investigation;	submitted by the ET; notification of failure in	proposals to IEC;
	3. Report the results of	2. Review the proposed writing;	2. Implement noise mitigation
	investigation to the IEC, ER	remedial measures by the 2. Notify Contractor;	proposals.
	and Contractor;	Contractor and advise the ER 3. Require Contractor to propose	
	4. Discuss with the Contractor	accordingly; remedial measures for the	
	and formulate remedial	3. Supervise the analysed noise problem;	
	measures;	implementation of remedial 4. Ensure remedial measures are	
	5. Increase monitoring	measures. properly implemented.	
	frequency to check		
	mitigation effectiveness.		
Limit Level	1. Identify source;	1. Discuss amongst ER, ET, and 1. Confirm receipt of	1. Take immediate action to
	2. Inform IEC, ER, EPD and	Contractor on the potential notification of failure in	avoid further exceedance;
	Contractor;	remedial actions; writing;	2. Submit proposals for
	3. Repeat measurements to	2. Review Contractors remedial 2. Notify Contractor;	remedial actions to IEC
	confirm findings;	actions whenever necessary 3. Require Contractor to	within 3 working days of
	4. Increase monitoring	to assure their effectiveness propose remedial measures	notification;
	frequency;	and advise the ER for the analysed noise	3. Implement the agreed
	5. Carry out analysis of	accordingly; problem;	proposals;

Table M-2Event/Action Plan for Construction Noise

E-ror4		Act	tion	
Event	ЕТ	IEC	ER	Contractor
	Contractor's working	3. Supervise the	4. Ensure remedial measures	4. Resubmit proposals if
	procedures to determine	implementation of remedial	properly implemented;	problem still not under
	possible mitigation to be	measures.	5. If exceedance continues,	control;
	implemented;		consider what portion of the	5. Stop the relevant portion of
	6. Inform IEC, ER and EPD the		work is responsible and	works as determined by the
	causes and actions taken for		instruct the Contractor to stop	ER until the exceedance is
	the exceedances;		that portion of work until the	abated.
	7. Assess effectiveness of		exceedance is abated.	
	Contractor's remedial actions			
	and keep IEC, EPD and ER			
	informed of the results;			
	8. If exceedance stops, cease			
	additional monitoring.			

Action Level	Response	Limit Level	Response
Construction Phase			
Decline in numbers of all waterbird species relative to numbers during Baseline Monitoring such that the Action Level response is triggered.	Investigate cause and if cause identified as related to the Project instigate remedial action to remove or reduce source of disturbance.	Decline in numbers of all waterbird species relative to numbers during Baseline Monitoring such that the Limit Level response is triggered.	Investigate cause and if caused identified as related to the Project instigate remedial action.
Decline in numbers of any one waterbird species occurring in significant numbers* during Baseline Monitoring such that the Action Level response is triggered.	Investigate cause and if cause identified as related to the Project instigate remedial action to remove or reduce source of disturbance.	Decline in numbers of any one waterbird species occurring in significant numbers* during Baseline Monitoring such that the Limit Level response is triggered.	Investigate cause and if caused identified as related to the Project instigate remedial action.

Table M-3Event/Action Plan for Ecology

Event			Action	
	ET	IEC	ER	Contractor
Non-conformity	1. Inform the Contractor, IEC and	1. Check inspection report;	1. Confirm receipt of	1. Identify source and investigate
on one occasion	ER;	2. Check Contractor's working	notification of	the non-conformity;
	2. Discuss remedial actions with	method;	non-conformity in writing;	2. Implement remedial measures;
	IEC, ER and Contractor	3. Discuss with ET, ER and	2. Review and agree on the	3. Amend working methods
	3. Monitor remedial actions until	Contractor on possible	remedial measures	agreed with ER as appropriate;
	rectification has been	remedial measures;	proposed by the	4. Rectify damage and undertake
	completed.	4. Advise ER on effectiveness	Contractor;	any necessary replacement.
		of proposed remedial	3. Supervise implementation	
		measures.	of remedial measures.	

Table M-4Event/Action Plan for Landscape and Visual

Event		1	Action	
	ET	IEC	ER	Contractor
Repeated	1. Identify source;	1. Check inspection report;	1. Notify the Contractor;	1. Identify source and investigate
Non-conformity	2. Inform the Contractor, IEC and	2. Check Contractor's working	2. In consultation with the ET	the non-conformity;
	ER;	method;	and IEC, agree with the	2. Implement remedial measures;
	3. Discuss inspection frequency;	3. Discuss with ET, ER and	Contractor on the remedial	3. Amend working methods
	4. Discuss remedial actions with	Contractor on possible	measures to be	agreed with ER as appropriate;
	IEC, ER and Contractor;	remedial measures;	implemented;	4. Rectify damage and undertake
	5. Monitor remedial actions until	4. Advise ER on effectiveness	3. Supervise implementation	any necessary replacement.
	rectification has been	of proposed remedial	of remedial measures.	Stop relevant portion of works
	completed;	measures.		as determined by ER until the
	6. If non-conformity stops, cease			non-conformity is abated.
	additional monitoring.			

APPENDIX N ENVIRONMENTAL MITIGATION IMPLEMENTATION SCHEDULE (EMIS)


EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	What requirements or standards for the measure to achieve	Status
Air Quality Imp	act						
\$2.3.1.3	Dust suppression measures stipulated in the Air Pollution Control (Construction Dust) Regulation and good site practices:	To minimize the dust impact	Contractor	Work Sites	Construction phase of Main Works Stage 1,	Air Pollution Control Ordinance (APCO) and Air Pollution	^
	Any excavated or stockpile of dusty material should be covered entirely by impervious sheeting or sprayed with water to maintain the entire surface wet and then removed or backfilled or reinstated where practicable within 24 hours of the excavation or unloading;				Stage 2 and Stage 3	Control (Construction Dust) Regulation	*
	Any dusty material remaining after a stockpile is removed should be wetted with water and cleared from the surface of roads;						*
	A stockpile of dusty material should not be extended beyond the pedestrian barriers, fencing or traffic cones;						٨
	The load of dusty materials on a vehicle leaving a construction site should be covered entirely by impervious sheeting to ensure that the dusty materials do not leak from the vehicle;						*
	Where practicable, vehicle washing facilities with high pressure water jet should be provided at every discernible or designated vehicle exit point. The area where vehicle washing takes place and the road section between the washing facilities and the exit point should be paved with concrete, bituminous materials or hardcores;						۸
	When there are open excavation and reinstatement works, hoarding of not less than 2.4m high should be provided as far as practicable along the site boundary with provision for public crossing. Good site practice shall also be adopted by the Contractor to ensure the conditions of the hoardings are properly maintained throughout the construction period.						^
	The portion of any road leading only to construction site that is within 30m of a vehicle entrance or exit should be kept clear of dusty materials;						#

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	What requirements or standards for the measure to achieve	Status
S2.3.1.3	Surfaces where any pneumatic or power-driven drilling, cutting, polishing or other mechanical breaking operation takes place should be sprayed with water or a dust suppression chemical continuously;		Contractor	Work Sites	Construction phase of Main Works Stage 1, Stage 2 and	Air Pollution Control Ordinance (APCO) and Air Pollution Control (Construction	۸
	Any area that involves demolition activities should be sprayed with water or a dust suppression chemical immediately prior to, during and immediately after the activities so as to maintain the entire surface wet;				Stage 3		۸
	Where a scaffolding is erected around the perimeter of a building under construction, effective dust screens, sheeting or netting should be provided to enclose the scaffolding from the ground floor level of the building, or a canopy should be provided from the first floor level up to the highest level of the scaffolding;						N/A(1)
	Any skip hoist for material transport should be totally enclosed by impervious sheeting;						N/A
	Every stock of more than 20 bags of cement or dry pulverised fuel ash (PFA) should be covered entirely by impervious sheeting or placed in an area sheltered on the top and the 3 sides;						N/A
	Cement or dry PFA delivered in bulk should be stored in a closed silo fitted with an audible high level alarm which is interlocked with the material filling line and no overfilling is allowed;						N/A
	Loading, unloading, transfer, handling or storage of bulk cement or dry PFA should be carried out in a totally enclosed system or facility, and any vent or exhaust should be fitted with an effective fabric filter or equivalent air pollution control system; and						N/A
	Exposed earth should be properly treated by compaction, turfing, hydroseeding, vegetation planting or sealing with latex, vinyl, bitumen, shortcrete or other suitable surface stabiliser within six months after the last construction activity on the construction site or part of the construction site where the exposed earth lies						۸

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	What requirements or standards for the measure to achieve	Status
Noise Impact		•			•	1	
\$3.2.1.1	Use of movable barrier, enclosure, acoustic mat and quiet plant. Use of wooden frames barrier with a small-cantilevered upper portion of superficial density not less than 14kg/m ² on a skid footing with 25mm thick internal sound absorptive lining.	To minimize construction noise impact arising from the Project at the affected noise sensitive receivers (NSRs)	Contractor	Work Sites	phase of Main	EIAO-TM, Noise Control Ordinance (NCO)	Α
\$3.2.1.2	Only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction program. Silencers or mufflers on construction equipment should be utilized and	To minimize construction noise impact arising from the Project at the	Contractor	Work Sites	Construction phase of Main Works Stage 1, Stage 2 and	EIAO-TM, NCO	۸
	should be properly maintained during the construction program.	affected NSRs			Stage 3		
	Mobile plant, if any, should be sited as far away from NSRs as possible.						٨
	Machines and plant (such as trucks) that may be in intermittent use should be shut down between works periods or should be throttled down to a minimum.						٨
	Plant known to emit noise strongly in one direction should, wherever possible, be orientated so that the noise is directed away from the nearby NSRs.						٨
	Material stockpiles and other structures should be effectively utilized, wherever practicable, in screening noise from on-site construction activities.						N/A(1)


EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	What requirements or standards for the measure to achieve	Status
Ecological Impac			~				
S4.2.1.1	Solid dull green noise/visual barriers of at least 2m high shall be erected and maintained between active works area and all areas of ecological importance.	Minimize noise and human disturbances during construction phase.	Contractor	Work Sites	Construction phase of Main Works Stage 1, Stage 2 and Stage 3	EIAO-TM	^
\$4.2.1.2	Avoid unnecessary lighting.	Minimize mortality impacts on birds.	Design / Contractor/ Plant Operator	Work Sites	Construction phase of Main Works Stage 1, Stage 2 and Stage 3	EIAO-TM	^
\$4.2.1.3	Good construction site practice to minimise dust generation should be followed on all construction sites. Measures to avoid, minimise and mitigate impacts on air quality are detailed in this schedule	Minimize dust generation from construction sites.	Contractor	Work Sites	Construction phase of Main Works Stage 1, Stage 2 and Stage 3	EIAO-TM	٨
S4.2.1.4	Temporary sewerage and drainage to be designed and installed to collect wastewater and prevent it from entering water bodies;	Avoid, minimise and mitigate impact on water quality	Contractor	Work Sites	Construction phase of Main Works Stage 1, Stage 2 and Stage 3	EIAO-TM	^
	Proper locations well away from nearby water bodies should be used for temporary storage of materials (i.e. equipment, filling materials, chemicals and fuel) and temporary stockpiles of construction debris and spoil, and these should be identified before commencement of works;						^
	To prevent muddy water entering nearby water bodies, work sites close to nearby water bodies should be isolated, using such items as sandbags or silt curtains with lead edge at bottom and properly supported props. Other protective measures should also be taken to ensure that no pollution or siltation occurs to the water gathering grounds of the work sites;						*
	Construction debris and spoil should be covered and/or properly disposed of as soon as possible to avoid these being washed into nearby water bodies;						^

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	measu																					
S4.2.1.4	Proper locations for discharge outlets of temporary wastewater treatment facilities well away from sensitive receivers should be identified;	Avoid, minimise and mitigate impact on water quality	Contractor	Work Sites	Construction phase of Main Works Stage 1, Stage 2 and Stage 3	EIAO-T																					
	Adequate lateral support should be erected where necessary in order to prevent soil/mud from slipping into water bodies;																										
	Site boundaries should be clearly marked and any works beyond the boundary strictly prohibited;																										
	Regular water monitoring and site audit should be carried out at adequate points along any watercourses where construction works are underway upstream within their catchments and also on the Ng Tung, Sheung Yue and Shek Sheung Rivers. If the monitoring and audit results show that pollution occurs, adequate measures including temporarily cessation of works should be considered;																										
	Excavation profiles should be properly designed and executed with attention to the relevant requirements for environment, health and safety;																										
	Where soil to be excavated is situated beneath the groundwater table, it may be necessary to lower the groundwater table by installing well points or similar means;																										
	Stockpiling sites should be lined with impermeable sheeting and bunded. Stockpiles should be properly covered by impermeable sheeting to reduce dust emission during dry season or contaminated run-off during rainy season. Watering should be avoided on stockpiles of contaminated soil to minimize contaminated runoff and construction materials should be properly covered and located away from nearby water bodies; and																										
	Stockpiles should be properly covered by impermeable sheeting to reduce dust emission during dry season or contaminated run-off during rainy season. Watering should be avoided on stockpiles of contaminated soil to minimize contaminated runoff and construction materials should be properly covered and located away from nearby water bodies; and Supply of suitable clean backfill material after excavation, if required.																										
	Vehicles containing any excavated materials should be suitably covered to limit potential dust emissions or contaminated run-off, and truck bodies and tailgates should be sealed to prevent discharge during transport or during wet season;																										
	Speed control for the trucks carrying contaminated materials should be enforced;	d materials should be																									
	Vehicle wheel washing facilities at construction sites' exit points should be established and used, where necessary																										



EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	What requirements or standards for the measure to achieve	Status
Water Quality In	npact						
	Construction Site Runoff Practices and measures provided in the Practice Note for Professional Persons on Construction Site Drainage, (PROPECC PN1/94) should be followed where applicable.	Control construction runoff	Contractors	Work Sites	Construction phase of Main Works Stage 1, Stage 2 and Stage 3	EIAO-TM, WPCO, EIAO	۸
\$5.2.2.3	Portable chemical toilets and sewage holding tanks should be provided for handling the construction sewage generated by the workforce. A licensed Contractor should be employed to provide appropriate and adequate portable toilets and be responsible for appropriate disposal and maintenance.		Contractors	Work Sites	Construction phase of Main Works Stage 1, Stage 2 and Stage 3	EIAO-TM, WPCO, EIAO	Λ Λ
	not to discharge any sewage or wastewater into the nearby environment during the construction phase of the Project. Regular environmental audit on construction site should be conducted in order to provide an effective control of any malpractices and achieve continual improvement of environmental performance on site. It is anticipated that sewage generation during the construction phase of the Project would not cause water quality impact after undertaking all required measures						

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	What r or stand measur
Waste Managem				-		-
\$6.2.2.1	Nomination of an approved person, such as a site manager, to be responsible for the implementation of good site practices, arrangements for collection and effective disposal to an appropriate facility, of all wastes generated at the site;	Minimize waste generation during construction	Contractor	Work Sites	Construction phase of Main Works Stage 1, Stage 2 and Stage 3	Waste D Ordinan
	Training of site personnel in site cleanliness, appropriate waste management procedures and concepts of waste reduction, reuse and recycling;					
	Provision of sufficient waste disposal points and regular collection for disposal;					
	Appropriate measures to minimise windblown litter and dust during transportation of waste by either covering trucks or by transporting wastes in enclosed containers;					
	Regular cleaning and maintenance programme for drainage systems, sumps and oil interceptors;					
	An Environmental Management Plan (EMP) should be prepared by the contractor and submitted to the Supervisor for approval.					
\$6.2.3.1	Segregate and store different types of waste in different containers, skip or stockpiles to enhance reuse or recycling of materials and their proper disposal;	Reduce waste generation	Contractor	Work Sites	Prior to the commencement of construction of Main Works Stage 1, Stage 2 and Stage 3	WDO
	Proper storage and site practices to minimize the potential for damage and contamination of construction materials;				and Suge 5	
	Plan and stock construction materials carefully to minimize amount of waste generated and avoid unnecessary generation of waste;					
	Sort out demolition debris and excavated materials from demolition works to recover reusable/recyclable portions (i.e. soil, broken concrete, metal etc.); and					
	Provide training to workers on the importance of appropriate waste management procedures, including waste reduction, reuse and recycling.					



EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	What requirements or standards for the measure to achieve	Status
6.2.4.1	Waste, such as soil, should be handled and stored well to ensure secure containment, thus minimizing the potential of pollution; Stockpiling area should be provided with covers and water spraying system to prevent materials from wind-blown or being washed away; and	Minimize waste impacts arising from waste storage	Contractor	Work Sites	Construction phase of Main Works Stage 1, Stage 2 and Stage 3	WDO	*
	Different locations should be designated to stockpile each material to enhance reuse.	-					٨
\$6.2.4.2	Remove waste in timely manner; Employ the trucks with cover or enclosed containers for waste transportation	Minimize waste Contractor Work Sites Construction phase of Main Works Stage 1, Stage 2 and Stage 3	#				
	Obtain relevant waste disposal permits from the appropriate authorities Disposal of waste should be done at licensed waste disposal facilities.				Stage 3		Λ Λ
\$6.2.5.2	Maintain temporary stockpiles and reuse excavated fill material for backfilling;	Minimize waste impacts from excavated and	Contractor	Work Sites	Construction phase of Main Works Stage 1,	Land (Miscellaneous Provisions) Ordinance, WDO, ETWB TCW No. 19/2005	۸
	Carry out on-site sorting; Make provisions in the Contract documents to allow and promote the use of recycled aggregates where appropriate; Adopt "selective demolition" technique to demolish the existing structure and facilities with a view to recovering broken concrete effectively for recycling purpose, where possible; and Implement a trip-ticket system for each works contract to ensure that the	C&D materials			Stage 2 and Stage 3		^
\$6.2.5.3	disposal of C&D materials are properly documented and verified. The Contractor should recycle as much as possible of the C&DM on-site. Public fill and C&DM waste should be segregated and stored in different containers or skips to enhance reuse or recycling of materials and their proper disposal. For example, concrete and masonry can be crushed and used as fill, and steel reinforcing bar can be used by scrap steel mills. Different areas of the work sites should be designated for such segregation and storage.	Minimize waste impacts from building demolition and new building construction	Contractor	Work Sites	Construction phase of Main Works Stage 1, Stage 2 and Stage 3	Land (Miscellaneous Provisions) Ordinance, WDO, ETWB TCW No. 19/2005	Λ

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	What requirements or standards for the measure to achieve	Status
\$6.2.5.3	The use of wooden hoardings shall not be allowed. An alternative material, such as metal, aluminium or alloy etc, could be used.	Minimize waste impacts from building demolition and new building construction	Contractor	Work Sites	Construction phase of Main Works Stage 1, Stage 2 and Stage 3	Land (Miscellaneous Provisions) Ordinance, WDO, ETWB TCW No. 19/2005	٨
	Government has developed a charging policy for the disposal of waste to landfill at present. It will provide additional incentive to reduce the volume of generated waste and ensure proper segregation to allow reuse of the inert material on site when implemented.	dfill at present. It will provide additional incentive to reduce the ume of generated waste and ensure proper segregation to allow reuse of inert material on site when implemented. Dorder to minimize the impacts of the demolition works, the generated stess must be cleared as quickly as possible after demolition. Therefore, demolition and clearance works should be undertaken simultaneously. facilitate proper segregation of inert and non-inert C&D material sing from demolition works, selective demolition method should be		Α			
	In order to minimize the impacts of the demolition works, the generated wastes must be cleared as quickly as possible after demolition. Therefore, the demolition and clearance works should be undertaken simultaneously. To facilitate proper segregation of inert and non-inert C&D material arising from demolition works, selective demolition method should be adopted.						Λ
\$6.2.5.4	If chemical wastes are produced at the construction site, the Contractors should register with EPD as chemical waste producers.	Control the chemical waste and	Contractor	Work Sites	Construction phase of Main	Waste Disposal (Chemical Waste	۸
	Chemical wastes should be stored in appropriate containers and collected by a licensed chemical waste contractor. Chemical wastes (e.g. spent lubricant oil) should be recycled at an appropriate facility as far as possible, while the chemical waste that cannot be recycled should be disposed of at either the Chemical Waste Treatment Centre, or another licensed facility, in accordance with the Waste Disposal (Chemical Waste) (General) Regulation.	ensure proper storage, handling and disposal	g		Works Stage 1, Stage 2 and Stage 3	General) Regulation, Code of Practice on the Packaging, Labelling and Storage of Chemical Waste	λ
\$6.2.5.5	General refuse should be stored in enclosed bins separately from construction and chemical wastes.	Minimize production of the	Contractor	Work Sites	Construction phase of Main	Waste Disposal (Chemical Waste	٨
	Recycling bins should also be placed to encourage recycling.	general refuse and avoid odour, pest			Works Stage 1, Stage 2 and	General) Regulation	٨
	Preferably enclosed and covered areas should be provided for general refuse collection and routine cleaning for these areas should also be implemented to keep areas clean.	and litter impacts			Stage 3		٨
	A reputable waste collector should be employed to remove general refuse on a daily basis.						۸

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	What requirements or standards for the measure to achieve	Status
Landscape and V	Visual						
	For areas unavoidably disturbed by the Project on a short term basis e.g. works areas, the general principle to try and restore these to their former state to suit future land use, should be adhered to.	Minimize the impact to the landscape and visual	Contractor	Work Sites	Prior to construction and construction phase		N/A
	With regard to topsoil, where identified, it should be stripped, treated appropriately, and where suitable and practical stored for re-use in the construction of the soft landscape works such as roadside amenity strips, and open space sites.	, is all			phase		N/A
	MM4 – Tree Protection & Preservation Existing trees to be retained within the Project Site should be carefully protected during construction. In particular Old and Valuable Trees (OVTs) will be preserved according to ETWB TC (Works) No. 29/2004. Detailed Tree Protection Specification shall be provided in the Contract Specification. Under this specification, the Contractor shall be required to submit, for approval, a detailed working method statement for the protection of trees prior to undertaking any works adjacent to all retained trees, including trees in Contractor's works areas. A detailed tree survey will be carried out for the Tree Removal Application (TRA) process which will be carried out at the later detailed design stage of the Project. The detailed tree survey will propose which trees should be retained, transplanted or felled and will include details of tree protection measures for those trees to be retained.	Protect and Preserve Trees	Designer / Contractor	Work Sites	construction and	ETWB TCW No. 29/2004 and DEVB TC(W) No.7/2015	N/A

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	What requirements or standards for the measure to achieve	Status
\$7.3.2.1	MM5 - Tree Transplantation Trees unavoidably affected by the Project works should be transplanted where practical. Trees should be transplanted straight to their final receptor site and not held in a temporary nursery as far as possible. A detailed Tree Transplanting Specification shall be provided in the Contract Specification, where applicable. Sufficient time for necessary tree root and crown preparation periods shall be allowed in the project programme. A detailed transplanting proposal will be submitted to relevant government departments for approval in accordance with ETWBTC No. 2/2004 and DEVB TC(W) No. 7/2015 and final locations of transplanted trees should be agreed prior to commencement of the work. For trees associated with highways e.g. roadside planting along highways, that are unavoidably affected and should be transplanted, HyD HQ/GN/13 'Interim Guidelines for Tree Transplanting Works under Highways Department's Vegetation Maintenance Ambit' should be referred to	Transplant Trees where suitable for transplantation	Designer / Contractor	Work Sites where possible. Otherwise consider offsite locations	Prior to construction, construction phase and operation phase	DEVB TC(W) No. 7/2015 and ETWB TCW No.2/2004 HyD HQ/GN/13 Interim Guidelines for Tree Transplanting Works under Highways Department's Vegetation Maintenance Ambit	N/A
\$7.3.2.1	 MM6 - Slope Landscaping Site formation should be reduced as far as possible. Hydroseeding of modified slopes should be done as soon as grading works are completed to prevent erosion and subsequent loss of landscape recourses and charter. Woodland tree seedings and/or shrubs should be planted where slope gradient and site conditions allow. In addition, landscape planting should be provided for the retaining structures associated with modified slopes where conditions allow. All slope landscaping works should comply with GWO Publication No. 1/2011-Technical Guidelines on Landscape Treatment for Slopes. 	To avoid substantial slope cutting and fill slopes. To prevent erosion and subsequent loss of landscape resources and character. To ensure man- made slopes are as visually amenable as possible.	Designer / Contractor	Work Sites	Prior to construction, construction phase and operation phase	GEO Publication (1999) - Use of Vegetation as Surface Protection on Slope; GEO Publication No. 1/2011-Technical Guidelines on Landscape Treatment for Slopes	N/A N/A

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	What requirements or standards for the measure to achieve	Status
\$7.3.2.1	MM7 - Compensatory Planting Compensatory tree planting for felled trees shall be provided to the satisfaction of relevant Government departments. Required numbers and locations of compensatory trees shall be determined and agreed separately with Government during the Tree Removal Application process under DEVB TC(W) No. 7/2015.	Compensate for trees and shrubs lost due to the Project	Designer / Contractor	where possible. Otherwise	Prior to construction, construction phase and operation phase	DEVB TC(W) No. 7/2015 and ETWB TCW No. 2/2004	N/A
	Compensatory planting is proposed at the potential open areas such as open spaces, amenity areas, open areas of the streetscapes, as well as the open areas within development lots.						N/A
	Compensatory planting for shrubs should be considered in suitable locations. Native species such as <i>Melastoma malabathricum</i> , <i>Diospyros</i> <i>vaccinioides</i> , <i>Gardenia jasminoides</i> , <i>Ixora chinensis</i> , <i>Ligustrum sinense</i> , <i>Litsea rotundifolia</i> , <i>Melastoma dodecandrum</i> , <i>Atalantia buxifolia</i> , <i>Rhodomyrtus tomentosa</i> , <i>Rhaphiolepis indica</i> , and <i>Rhododendron simsii</i> are suggested.						N/A
S7.3.2.1	MM9 - Vertical Greening Planting of climbers to grow up vertical surfaces were appropriate.	Soften hard surfaces and facilities	Designer / Contractor	On appropriate structures	Prior to construction, construction phase and operation phase	ETWB TCW No.11/2004 – Cyber Manual for Greening	N/A
\$7.3.2.1	Roof greening where appropriate should be established on proposed buildings as per the guidelines stated. These guidelines provide further details including information regarding structural loading, design, maintenance, etc. considerations as well as providing information on what types of plants might be suitable.	Reduce exposure to untreated concrete surfaces and particularly mitigate visual impact to visually sensitive receivers (VSRs) at high levels. Provide greening.	Designer / Contractor	On appropriate buildings	Prior to construction, construction phase and operation phase	CIBSE HK Branch, Technical Guidelines for Green Roof Systems in Hong Kong (2011); ArchSD/Urbis Study on Green Roof Application in HK (2007)	N/A

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	What requirements or standards for the measure to achieve	Status
\$7.3.2.1	MM11 - Screen Planting Tall screen/buffer trees and shrubs should be planted. This measure may additionally form part of the compensatory planting.	To screen proposed structures such as roads and buildings. Improve compatibility with the surrounding environment and create a pleasant pedestrian environment	Designer / Contractor	Along roads, around suitable built structures, or around VSRs to contain their view out to the structures.	Prior to construction, construction phase and operation phase	ETWB TCW No. 10/2013 and 3/2006	N/A
\$7.3.2.1	MM16 - Screen Hoarding Screen hoarding shall be erected along areas of the construction works site boundary where the works site borders publically accessible routes and/or is close to visually sensitive receivers (VSRs). It is proposed that the screening be compatible with the surrounding environment and where possible, non-reflective, recessive colours be used. Any works areas near the ecological sensitive areas should erect 2m high dull green site boundary fence.	To screen undesirable views of the works site.	Designer	Work Sites	Construction phase		N/A
\$7.3.2.1	MM17 - Light Control Construction day and night time lighting should be controlled to minimize glare impact to adjacent VSRs during the Construction phase. Street and night time lighting shall also be controlled to minimize glare impact to adjacent VSRs during the operation phase.	To minimize glare impact to adjacent VSRs.	Designer / Contractor	Work Sites and/or the Plant	Construction phase and operation phase		۸

Remarks: EM	I&A Programme under FEP-02/474/2013
^	Compliance of mitigation measure;
N/A N/A(1)	Not applicable at this stage; Not observed;
*	Recommendation was made during site audit but improved/retified by the contractor;
#	Recommendation was made during site audit but not yet improved/retified by the contractor;
Х	Non-compliance of mitigation measure;
•	Non-compliance but rectified by the contractor.

APPENDIX O SUMMARIES OF ENVIRONMENTAL COMPLAINT, WARNING, SUMMON AND NOTIFICATION OF SUCCESSFUL PROSECUTION

Agreement No. SPW 07/2019 Shek Wu Hui Effluent Polishing Plant – Main Works Stage 1

Appendix O – Summary of environmental complaint, warning, summon and notification of successful prosecution

Reporting Month: January 2020

Log Ref.	Location	Received Date	Details of Complaint/warning/summon and prosecution	Investigation/Mitigation Action	Status
N/A	N/A	N/A	N/A	N/A	N/A

Remarks: No environmental complaint/warning/summon and prosecution were received in the reporting period.

APPENDIX P SUMMARY OF EXCEEDANCE

Agreement No. SPW 07/2019 Shek Wu Hui Effluent Polishing Plant – Main Works Stage 1

Appendix P – Summary of Exceedance

Reporting Month: January 2020

- (A) Exceedance Report for Air Quality (NIL in the reporting month)
- (B) Exceedance Report for Construction Noise (NIL in the reporting month)

(C) Exceedance Report for Ecology One (1) Action Level of ecological monitoring was triggered in the reporting month. No Limit Level of ecological monitoring was triggered in the reporting month.

APPENDIX Q TENTATIVE CONSTRUCTION PROGRAMME

for Sludge Treatment Faci	olishing Plant - Main Works Stage 1 lities and CLP 132kV Primary Substation											Revised Program	me_(Status Da	ate: 20/01/2020)												- K 🔇	₩ KL-CW	- 俊和耳 jv
Task Name	, 	DuratiorStart	Finish	Actual Start	Actual Finish	Total Prede Slack	cessors Su	ccessors % Comple				1		or 1			100	0.00	0.010	0.0 100	0.10-	le:	ler	0.00		lee			
Contract Dates		1956 day Mon 16	9/19 Wed 22/1/25	Mon 16/9/19	Wed 22/1/25	0 days		Q3	3 '19 Q4 '19 16/9	Q1 '20 Q2	2 '20 Q	23 '20 Q4 '20) Q1'2	21 Q2'2'	Q3	1/21	14 '21	Q1 '22	Q2 '22	Q3 '22	Q4 '22	Q1 '23	Q2 23	Q3 '23	Q4 '23	Q1 '24	Q2 '24	Q3 '24 Q	14 '24 0
Starting Date		0 days Mon 16/	9/19 Mon 16/9/19	Mon 16/9/19	Mon 16/9/19	0 days	4,5	FS+180 days,(100%	♦ 16/9																				
Access Date (cal. day)			9/19 Mon 16/9/19	Mon 16/9/19	Mon 16/9/19	0 days		100%	16/9 16/9																				
Portion A-1			9/19 Mon 16/9/19	Mon 16/9/19	Mon 16/9/19	0 days 2		100%	16/9 16/9																				
Portion A-2			9/19 Mon 16/9/19	Mon 16/9/19	Mon 16/9/19	0 days 2FS+18	80 days	100%	16/9 16/9																				
Portion C-1A			9/19 Mon 16/9/19	Mon 16/9/19	Mon 16/9/19	0 days 2		100%	16/9 16/9 16/9 16/9																				
Portion C-1B Portion C-2A		1 day Mon 16/	9/19 Mon 16/9/19 9/19 Mon 16/9/19	Mon 16/9/19 Mon 16/9/19	Mon 16/9/19 Mon 16/9/19	0 days 2 0 days 2		100%	16/9 16/9																				
Portion C-2R		1 day Mon 16/		Mon 16/9/19	Mon 16/9/19	0 days 2 0 days 2		100%	16/9 16/9																				
Portion C-2C		1 day Mon 16/		Mon 16/9/19	Mon 16/9/19	0 days 2		100%	16/9 16/9																				
Portion C-2D			a/19 Mon 16/9/19	Mon 16/9/19	Mon 16/9/19	0 days 2		100%	16/9 16/9																				
Portion C-3		1 day Mon 16/	9/19 Mon 16/9/19	Mon 16/9/19	Mon 16/9/19	0 days 2		100%	16/9 16/9																				
Portion C-4		1 day Mon 16/	9/19 Mon 16/9/19	Mon 16/9/19	Mon 16/9/19	0 days 2		100%	16/9 16/9																				
Portion C-5		1 day Mon 16/	9/19 Mon 16/9/19	Mon 16/9/19	Mon 16/9/19	0 days 2		100%	16/9 16/9																				
Portion C-6		1 day Mon 16/	9/19 Mon 16/9/19	Mon 16/9/19	Mon 16/9/19	0 days 2FS+18	80 days 30	8,300 100%	16/9 16/9																				
Works Area WA1		1 day Mon 16/	9/19 Mon 16/9/19	Mon 16/9/19	Mon 16/9/19	0 days 2		100%	16/9 16/9																				
Works Area WA2-A		1 day Mon 16/	9/19 Mon 16/9/19	Mon 16/9/19	Mon 16/9/19	0 days 2		100%	16/9 16/9																				
Key Date (cal. day)		840 days Tue 17/	/19 Mon 3/1/22	Tue 17/9/19	Mon 3/1/22	0 days		100%	17/9	•								3/1											
KD1A (525 days after	r starting date)	525 days Tue 17/5	/19 Mon 22/2/21	Tue 17/9/19	Mon 22/2/21	0 days 34FF		100%		•				\$ 22/2															
KD2A (660 days after			/19 Wed 7/7/21	Tue 17/9/19	Wed 7/7/21	0 days 2,35FF		100%		۲					* 7														
KD3A (760 days after			/19 Fri 15/10/21	Tue 17/9/19	Fri 15/10/21	0 days 2,36FF		100%		•							15/10												
KD3B (750 days after			/19 Tue 5/10/21	Tue 17/9/19	Tue 5/10/21	0 days 2,37FF		100%		•							5/10												
KD3C (750 days after			/19 Tue 5/10/21	Tue 17/9/19	Tue 5/10/21	0 days 2,38FF		100%		•							5/10												
KD3D (660 days after			V19 Wed 7/7/21	Tue 17/9/19	Wed 7/7/21	0 days 2,39FF		100%							÷ ۲	111		A 214											
KD3E (840 days after			(19 Mon 3/1/22	Tue 17/9/19	Mon 3/1/22	0 days 2,40FF		100%	17/0	•								\$ 3/1											
Completion Date (cal. o			V19 Wed 22/1/25	Tue 17/9/19	Wed 22/1/25	0 days		100%	17/9							A 22/7													
	675 days after starting date)		/19 Thu 22/7/21	Tue 17/9/19	Thu 22/7/21	0 days 2,42FF		100%		Ĩ					•	¢ 22/7							♦ 3/4						
	1,295 days after starting date) 1,120 days after starting date)		/19 Mon 3/4/23 /19 Mon 10/10/22	Tue 17/9/19 Tue 17/9/19	Mon 3/4/23 Mon 10/10/22	0 days 2,43FF 0 days 2,44FF		100%		I											the second seco								
	000 days after starting date)		/19 Fri 4/3/22	Tue 17/9/19	Fri 4/3/22	0 days 2,44FF 0 days 2,45FF		100%		Ĭ									4/3		÷								
	1,590 days after starting date)		/19 Fit 4/3/22 /19 Tue 23/1/24	Tue 17/9/19	Tue 23/1/24	0 days 2,45FF		100%		J								*											
	d, & Soft Landscape Establishment Works		/24 Wed 22/1/25	Tue 23/1/24	Wed 22/1/25	0 days 2,40FF		100%		Ĭ																÷ 2011			
nned Completion - Key			4/21 Mon 28/2/22	NA	NA	-57 days		0%						19/4					28/2										
KD1A (525 days after sta			4/21 Mon 19/4/21	NA	NA	-57 days 137FF;	135FF 19	FF 0%						• 1	9/4														
KD2A (660 days after sta		0 days Sat 11/9		NA	NA	-67 days 363FF										♦ 11.	9												
KD3A (760 days after sta	arting date)	0 days Wed 13/	10/21 Wed 13/10/21	NA	NA	0 days 177FF,	178FF 21	FF 0%									13/10												
KD3B (750 days after sta	arting date)	0 days Mon 4/1	0/21 Mon 4/10/21	NA	NA	0 days 195FF,	196FF 22	FF 0%								•	4/10												
KD3C (750 days after sta	arting date)	0 days Mon 4/1	0/21 Mon 4/10/21	NA	NA	0 days 207FF,	208FF 23	FF 0%								•	4/10												
KD3D (660 days after sta	arting date)	0 days Fri 14/5/	21 Fri 14/5/21	NA	NA	53 days 233FF,	234FF 24	FF 0%							4 14/5														
KD3E (840 days after sta	arting date)	0 days Mon 28/	2/22 Mon 28/2/22	NA	NA	-57 days 250FF,	245FF,281F25	FF 0%																					
	ction of the Works (cal. day)		1 Mon 20/1/25	NA	NA	-16 days		0%							6/	/8													
	days after starting date)	0 days Fri 6/8/2		NA	NA	-16 days 139FF,										♦ 6/8													
	95 days after starting date)		3/23 Mon 13/3/23	NA	NA	20 days 368FF,																	13/3						
	20 days after starting date)		1/22 Mon 25/4/22	NA	NA	167 days 209FF,																							
	days after starting date)	0 days Thu 3/3/		NA	NA	0 days 266FF,												•	3/3										
	90 days after starting date)		1/24 Mon 22/1/24	NA	NA	0 days 338FF,																							
	& Soft Landscape Establishment Works		1/25 Mon 20/1/25	NA	NA	2 days 340FF	32	FF 0%																					1/1
Planned time risk allowa	1108		25 Mon 20/1/25	NA Mon 16/0/10	NA	0 days 340FF		0%	16/9											A19									1/1
omissions (cal. day)			9/19 Thu 4/8/22 9/19 Thu 4/3/21	Mon 16/9/19 Mon 16/9/19	NA	20 days 26 days		57%	16/9					4/3						4/8									
Subletting Package Prepare & Submit Sul	bletting Procedures		9/19 I hu 4/3/21 9/19 Mon 16/9/19	Mon 16/9/19 Mon 16/9/19	NA Mon 16/9/19	0 days 2	52	100%	16/9 16/9	1																			
	Isoletting Procedures		9/19 Mon 16/9/19 9/19 Mon 7/10/19	Mon 16/9/19 Mon 16/9/19	Mon 16/9/19 Mon 7/10/19	0 days 2 0 days 51		56,53,55 100%	16/9 7/10																				
	nary Works (Instrumentation Monitoring etc.)		0/19 Wed 6/11/19	Mon 7/10/19	Wed 6/11/19	0 days 51	301		7/10 6/1	1																			
Subletting for Drainag	ge Diversion Works for UV System no.1& Effluent		/19 Wed 20/11/19		Wed 20/11/19	0 days 52	30		8/10																				
Pumping Station No.1	1																												
Subletting for the Ter	nporary Site accommodation (On hold)	8 days Thu 14/	1/19 Thu 21/11/19	Thu 14/11/19	NA	32 days 52	10	8 99%	14/11 💽	21/11																			
Subletting for Pre-drill	lling Works	49 days Sat 12/1	D/19 Fri 29/11/19	Sat 12/10/19	Fri 29/11/19	0 days 52	57	SS+15 days,58 100%	12/10	29/11																			
Subletting for Pre-bo	red Socketed Steel H-Pile	45 days Mon 18/	11/19 Fri 17/1/20	Mon 18/11/19	NA	-17.02 days 56SS+1	15 days 353	2,147,188,204, 25%	18/11	17/1																			
Subletting for Contra-	ctor's Designer for Temporary Works	32 days Fri 25/10	/19 Wed 27/11/19	Fri 25/10/19	Wed 27/11/19	0 days 56SS+1	15 days 60,	59,73,61,62,6: 100%	25/10	27/11																			
Subletting for ELS We	lorks	60 days Fri 20/12	/19 Mon 17/2/20	Fri 20/12/19	NA	111 days 58	124	4,151,157,163, 0%	20	/12																			
Subletting for R.C Wo			20 Thu 30/7/20	NA	NA	1 day 58		5,191,207,220, 0%			1/6	30/7																	
Subletting for ABWS			21 Thu 4/3/21	NA	NA	26 days 58		9,181,198,210, 0%					4/1	4/3															
	orks, Utilities, and Roadworks		20 Thu 30/4/20	NA	NA	160 days 58		3,330,331,332, 0%		2/3	30/4	6/9																	
	andscape, Soft Landscape, and others		20 Thu 6/8/20 9/19 Thu 4/8/22	NA Mon 16/9/19	NA NA	0 days 58	33	5,337,338,340 0%	16/9		8/6	υð								A 19									
	Submission & Approval Subcontractor Management Plan (SMP)		9/19 Thu 4/8/22 9/19 Mon 16/9/19	Mon 16/9/19 Mon 16/9/19	NA Mon 16/9/19	20 days 0 days 2		100%	16/9 () 16/9											4/8									
	Subcontractor Management Plan (SMP)		9/19 Mon 16/9/19 9/19 Thu 14/11/19	Mon 16/9/19 Mon 16/9/19	Non 16/9/19	0 days 2 0 days 2		58%	16/9	4/11																			
	ubmit & approve for footpath for Stage 1 - Drainage			Mon 16/9/19	Tue 5/11/19	0 days 2 0 days 2	30	5,69 100%	16/9 5/1	1																			
Diversion	округата то толікати тог отада I - платтада	5. 55yo mun 10/				u uaya Z	30	100 /0																					
Prepare TTA Plan. s	ubmit & approve for carriageway at Chuk Wan Road for	45 days Mon 16/	9/19 Wed 30/10/19	Mon 16/9/19	NA	0 days 2		78%	16/9 30/1	0																			
CLP 13kV substation	· · · · · · · · · · · · · · · ·																												
	oplication	38 days Mon 16/	9/19 Fri 22/11/19	Mon 16/9/19	NA	-22 days 67	37	1FS+60 days,3 99%	16/9	22/11																			
Excavation Permit Ap																													

Contract No.: D	DC/2018/06					/ 秋、 君 利 - 伶 和 聨 螢 🛙
- Civil Works fo	: Shek Wu Hui Effluent Polishing Plant - Main Works Stage 1 or Sludge Treatment Facilities and CLP 132kV Primary Substation					Revised Programme_(Status Date: 20/01/2020) 群利- 俊和 聨 營費
D KD	Task Name	DuratiorStart Finish	Actual Start	Actual Finish	Total Predecessors Successors % Slack	
70	Approval for Lighting Removal at Portion C-1A of the Site from Hyd	68 days Mon 16/9/19 Fri 22/11/19	Mon 16/9/19	Fri 22/11/19	0 days 2 117 100%	19 04 19 01 20 02 20 03 20 04 20 01 21 02 21 03 21 04 21 01 22 02 22 03 22 04 22 01 23 02 23 03 23 04 23 01 24 02 24 03 24 04 24 01 25
71	Prepare, submit & approve for commencement of Works near MTRCL protection zone at Sun Wan Road from MTRCL	43 days Mon 16/9/19 Mon 28/10/19	Mon 16/9/19	Mon 28/10/19	0 days 2 350,347 100%	16/9 28/10
72	Prepare, submit & approve the layout plan of the Temporary Site accommodation (PPMI no.001) (On hold)	60 days Fri 25/10/19 Mon 23/12/19	Fri 25/10/19	NA	0 days 2 108 50%	25/10 23/12
73	Prepare, submit & approve the ELS design for deep excavation	47 days Thu 7/11/19 Mon 23/12/19	Thu 7/11/19	Mon 23/12/19	0 days 58 124,151,157,163, 100%	
74	Prepare, submit & approve the Method Statement for Drainage Diversion Works	27 days Mon 16/9/19 Sat 12/10/19	Mon 16/9/19	Sat 12/10/19	0 days 2 305,75 100%	16/9 12/10
75	PM approve the Method Statement for Drainage Diversion Works	14 days Sun 20/10/19 Sat 2/11/19	Sun 20/10/19	NA	0 days 74 80%	20/10 📷 -2/11
/5	The approve the weeklod Statement of Drainage Diversion Works	in days Suitzonons Satzinna	501120/10/13	100	0 daya 14 00 la	
76	Prepare, submit & approve for the FSD submissions for CLP 132kV	60 days Mon 6/6/22 Thu 4/8/22	NA	NA	20 days 368 0%	6/6 4/8
	Substation					
77	Environmental Aspect Submissions	113 days Mon 16/9/19 Mon 6/1/20	Mon 16/9/19	Mon 6/1/20	0 days 2 100%	16/9 6/1
78	Prepare, submit & approve Site Management Plan for Trip Tricket System	em 58 days Mon 16/9/19 Tue 12/11/19	Mon 16/9/19	Tue 12/11/19	0 days 2 100%	16/912/11
79	Prepare, submit & approve Waste Management Plan	57 days Mon 16/9/19 Mon 11/11/19	Mon 16/9/19	Mon 11/11/19	0 days 2 100%	16/911/11
80	Prepare, submit & approve Environmental Management Plan	50 days Mon 16/9/19 Mon 4/11/19	Mon 16/9/19	Mon 4/11/19	0 days 2 100%	16/9 4/11
81	Notification to EPD for Works Commencement	55.44 dayWed 9/10/19 Mon 6/1/20	Wed 9/10/19	Mon 6/1/20	0 days 305FS-1 day,326 100%	S/10 6/1
82	Procurement	548 days Mon 16/9/19 Tue 16/3/21	Mon 16/9/19	NA	14 days 27%	16/3
83	Prepare and submit the Procurement Procedure	34 days Mon 16/9/19 Sat 19/10/19	Mon 16/9/19	Sat 19/10/19	0 days 84 100%	
84	PM Review & Accept Procurement Procedure	0 days Sat 19/10/19 Sat 19/10/19	Sat 19/10/19	Sat 19/10/19	0 days 83 85,86,87 100%	
85	Prepare, submit and approve the pipe works material	45 days Sun 20/10/19 Tue 3/12/19 30 days Mon 15/6/20 Tue 14/7/20	Sun 20/10/19	NA	-25 days 84 302 80% 24 days 84 125,191,207,220, 0%	
86	Prepare, submit and approve the water proofing material Prepare, submit and approve the concrete mix	30 days Mon 15/6/20 Tue 14/7/20 60 days Sat 1/2/20 Tue 31/3/20	NA	NA	24 days 84 125,191,207,220, 0% 69 days 84 125,191,207,220, 0%	15/6 11/7
87	Prepare, submit and approve the concrete mix Prepare, submit and approve the rebar material	30 days Mon 11/5/20 Tue 9/6/20	NA	NA	b9 days 84 125,191,207,220, 0% 29 days 87 89,125,191,207,2 0%	11/2 9/6
89	Prepare, submit and approve the recar material Prepare, submit and approve the metal works material	30 days Wed 10/6/20 Thu 9/7/20	NA	NA	29 days 87 89,125,191,207,2 0%	
90	Prepare, submit and approve the ABWF works material	30 days Mon 15/2/21 Tue 16/3/21	NA	NA	14 days 89 139,181,198,210, 0%	15/2 16/3
91	Preparation of Cost Saving Design	166.8 day Wed 18/9/19 Mon 2/3/20	Wed 18/9/19	NA	2.2 days 66%	18/9 2/3
92	Prepare, submit and approve CSD package no.1	86 days Wed 18/9/19 Thu 12/12/19	Wed 18/9/19	NA	83 days 2 147,188 84%	18/9
93	Prepare and submit CSD proposal	66 days Wed 18/9/19 Fri 22/11/19	Wed 18/9/19	Fri 22/11/19	0 days 2 94 100%	18/9 22/1
94	PM review and approval of CSD	7 days Sat 23/11/19 Fri 29/11/19	Sat 23/11/19	Fri 29/11/19	0 days 93 95 100%	23/11 2 9/11
95	Obtain AIP	0 days Fri 29/11/19 Fri 29/11/19	Fri 29/11/19	Fri 29/11/19	0 days 94 96 100%	♦ 29/11
96	Obtain DDA	14 days Fri 29/11/19 Thu 12/12/19	Fri 29/11/19	NA	83 days 95 147,188 0%	29/1 - 12/12
97	Prepare, submit and approve CSD package no.2	166.8 dayWed 18/9/19 Mon 2/3/20	Wed 18/9/19	NA	-5.8 days 2 122,217 56%	18/9 2/3
98	Prepare and submit CSD proposal	95 days Wed 18/9/19 Mon 23/12/19	Wed 18/9/19	NA	-5.8 days 2 99 98%	189 23/12
99	PM review and approval of CSD	35 days Mon 23/12/19 Mon 27/1/20	NA	NA	-5.8 days 98 100 0%	23/12 27/1
100	Obtain AIP	21 days Mon 27/1/20 Mon 17/2/20	NA	NA	-5.8 days 99 101 0%	27/1 💼 17/2
101	Obtain DDA	14 days Mon 17/2/20 Mon 2/3/20	NA	NA	-5.8 days 100 122,217 0%	17/2 🔤 2/3
	Site Preliminary Works	166 days Mon 16/9/19 Fri 28/2/20	Mon 16/9/19	NA	0 days 68%	
103	Initial Tree survey and report submission	14 days Thu 26/9/19 Wed 9/10/19 72 days Mon 7/10/19 Tue 17/12/19	Thu 26/9/19	Wed 9/10/19 Tue 17/12/19	0 days 2 105 100% 0 days 2 105 100%	260 g 9/10 7/10 g 7/12
104	Prepare and submit and approve the Method Statement of Tree felling & Prunning works	72 days Mon //10/19 1081//12/19	Mon 7/10/19	Tue 17/12/19	0 days 2 105 100%	
105	Mobilization for Hoarding	0 days Thu 21/11/19 Tue 26/11/19	Thu 21/11/19	Tue 26/11/19	0 days 2,113,103,104 106 100%	♦ 26/11
	Hoarding Erection at Portion C	40 days Wed 27/11/19 Wed 15/1/20	Wed 27/11/19	NA	0 days 105 118 70%	27/11 0 15/1
107	Utility applications and Connection	89 days Mon 16/9/19 Thu 2/1/20	Mon 16/9/19	NA	46 days 2 108FF 75%	16/9 2/1
108	Construction of Site Accommodation in Works Area (On hold)	52 days Tue 24/12/19 Fri 28/2/20	NA	NA	0 days 72,107FF,55 0%	24/12 28/2
109 * 0	Construction Works of Portion C of the Site	1954 day Mon 16/9/19 Mon 20/1/25	Mon 16/9/19	NA	0 days 1%	16/9 20/1
110 *	UV System No. 1 & Effluent Pumping Station No. 1	561 days Mon 16/9/19 Fri 6/8/21	Mon 16/9/19	NA	-14 days 11%	16/9 6/8
111	Preliminary Works	80 days Mon 16/9/19 Thu 19/12/19	Mon 16/9/19	NA	0 days 75%	16/9 19/12
112	Site Clearance & Site Set Up	23 days Mon 16/9/19 Mon 14/10/19	Mon 16/9/19	Mon 14/10/19	0 days 2 113,114,115 100%	16/9 14/10
113	Tree Felling Works	5 days Tue 15/10/19 Sun 20/10/19	Tue 15/10/19	Sun 20/10/19	0 days 112 105 100%	15/10 🔳 20/10
114	Trial Pit Excavation & UU Detection Works	6 days Tue 15/10/19 Mon 21/10/19	Tue 15/10/19	Mon 21/10/19	0 days 112 100%	15/10
115	Temporary Footpath Diversion	20 days Mon 14/10/19 Tue 5/11/19	Mon 14/10/19	Tue 5/11/19	0 days 112 117FS-15 days,1 100%	14/10 5/11
116	Temporary diverted foorpath open to public	1 day Tue 10/12/19 Tue 10/12/19	Tue 10/12/19	Tue 10/12/19	0 days 115 305 100%	
117	Removal of Existing Street light and Provision of Temporary Street light	t 16 days Sat 23/11/19 Fri 13/12/19	NA	NA	-2 days 70,115FS-15 days 305FS-5 days 0%	23/11 0 13/12
118	Predrilling Works (8no, 1rig, 4days/drillhole/rig)	0 days Tue 3/12/19 Wed 11/12/19	Tue 3/12/19	Wed 11/12/19	0 days 305,328,327,56,10(119FS+14 days 100%	♦ 11/12
118	Predrilling Works (8no, 1rig, 4days/dnilhole/rig) Installation of Monitoring Points	0 days Tue 3/12/19 Wed 11/12/19 0 days Thu 19/12/19 Thu 19/12/19	Tue 3/12/19 Thu 19/12/19	Thu 19/12/19	0 days 305,328,327,56,10(119FS+14 days 100%) 0 days 118FS+14 days 120 100%	 ♦ 19/12
120	Sheetpile Installation (FSP IV, 2200sq.m, 2 Rig, 50sqm/rig/day)	22 days Thu 19/3/20 Fri 17/4/20	NA	NA	-46 days 119,305,326 121 0%	• 19/2 19/3 ••••• 17/4
121	Setting up plant for pre-bored socked H-pile Installation	5 days Sat 18/4/20 Thu 23/4/20	NA	NA	-46 days 120 122 0%	18/4 23/4
122	Pre-bored Socketed H-Pile Installation (34 Nos, 3 Rig, 5days/rig/pile)	60 days Fri 24/4/20 Tue 7/7/20	NA	NA	-46 days 57,121,97,101 123 0%	24/4 7/7
123	Pile Loading Test	26 days Wed 8/7/20 Sun 2/8/20	NA	NA	-56 days 122 124 0%	8/7 2/8
124			NA	NA	-46 days 73,59,123 127 0%	3/8 23/9
405	R.C. Structure (370sq.m)	166 days Thu 24/9/20 Mon 19/4/21	NA	NA	-46 days 86,87,88,89,60 0%	24/9 19/4
125	Below Ground Level Stage no.1 @ -1.10mPD	54 days Thu 24/9/20 Sat 28/11/20	NA	NA	-46 days 0%	24/9 28/11
125		24 days Thu 24/9/20 Fri 23/10/20	NA	NA	-46 days 124 128 0%	24/9 23/10
	Base slab Construction (162 sq.m)			NA	-46 days 127 130 0%	24/10 28/11
126		30 days Sat 24/10/20 Sat 28/11/20	NA	NA		
126 127	Base slab Construction (162 sq.m)	30 days Sat 24/10/20 Sat 28/11/20 40 days Mon 30/11/20 Mon 18/1/21	NA	NA	-46 days 0%	30/11 18/1
126 127 128	Base slab Construction (162 sq.m) Walls and Slabs Construction @-1.10mPD to +2.50mPD					30/11 18/1 30/11 22/12
126 127 128 129 130 131	Base slab Construction (162 sq.m) Walls and Slabs Construction @-1.10mPD to +2.50mPD Below Ground Level Stage no.2 @ +1.50mPD	40 days Mon 30/11/20 Mon 18/1/21	NA	NA	-46 days 0%	
126 127 128 129 130 131 132	Base slab Construction (162 sq.m) Walls and Slabs Construction @-1.10mPD to +2.50mPD Below Ground Level Stage no.2 @ +1.50mPD Base slab Construction (170sq.m)	40 days Mon 30/11/20 Mon 18/1/21 20 days Mon 30/11/20 Tue 22/12/20	NA	NA	-46 days 0%	30/11 🚃 22/12
126 127 128 129 130 131 132 133	Base slab Construction (152 sq.m) Walls and Slabs Construction @-1.10mPD to +2.50mPD Below Ground Level Stage no.2 @ +1.30mPD Base slab Construction (170sq.m) Walls and Slabs Construction @=1.5mPD to +4.5mPD Below Ground Level Stage no.3 @ +3.80mPD Base slab Construction (15 sq.m + 40 sq.m)	40 days Mon 30(11/20 Mon 18/1/21 20 days Mon 30(11/20 Tue 22/1/220 20 days Wed 23/1/220 Mon 18/1/21 20 days Wed 23/1/220 Mon 18/1/21 50 days Tue 19/1/21 Sat 20/3/21 16 days Tue 19/1/21 Fri 5/2/21	NA NA NA NA NA	NA NA NA NA NA	-46 days 0% -46 days 128 131 0% -46 days 130 133 0% -46 days 130 133 0% -46 days 130 133 0% -46 days 130 134 0%	30/1 22/12 23/12 18/1 19/1 20/3 19/1 5/2
126 127 128 129 130	Base slab Construction (152 sq.m) Walls and Slabs Construction @-1.10mPD to +2.50mPD Below Ground Level Stage no.2 @ +1.50mPD Base slab Construction (170sq.m) Walls and Slabs Construction @+1.5mPD to +4.9mPD Below Ground Level Stage no.3 @ +3.80mPD	40 days Mon 30/11/20 Mon 18/1/21 20 days Mon 30/11/20 Tue 22/12/20 20 days Wed 23/12/20 Mon 18/1/21 50 days Tue 19/1/21 Sat 20/3/21	NA NA NA	NA NA NA NA	-46 days 0% -46 days 128 131 0% -46 days 130 133 0% -46 days 0% 0% 0%	30/11 22/12 23/12 22/12 19/1 20/3

- Civil Works for Sli	018/06 x Wu Hui Effluent Polishing Plant - Main Works Stage 1 xdge Treatment Facilities and CLP 132kV Primary Substation							Revised Programme_(Status Date: 20/01/2020) 群利-後和 KL-CW JV	和聯營
ID KD Task		DuratiorStart Finish	Actual Start	Actual Finish	Total Predecessors Su Slack	Comple			
135	Extraction of Sheetpiles	14 days Fri 5/3/21 Sat 20/3/21	NA	NA	-24 days 134 34		9 Q4'19 Q1'20 Q2'2	0 Q3 20 Q4 20 Q1 21 Q2 21 Q3 21 Q4 21 Q1 22 Q2 22 Q3 22 Q4 22 Q1 23 Q2 23 Q3 23 Q4 23 Q1 24 Q2 24 Q3 24 Q4 24 Q4 24 Q4 24 Q4 24 Q4 24 Q2 24 Q3 24 Q4	Q1 '25
136	Above Ground Level @ +7.4mPD	36 days Fri 5/3/21 Mon 19/4/21	NA	NA	-46 days	05		5/3 19/4	
137 KD1A	Walls, Slabs and staircase Construction @+7.4mPD to 16.4mPD	36 days Fri 5/3/21 Mon 19/4/21	NA	NA	-46 days 134 34	FF,138,139,27! 09		5/3 19/4	
138	Allow access to Contarctor DE/2018/06 for E&M Installation	0 days Mon 19/4/21 Mon 19/4/21	NA	NA	76 days 137 42	FF 09		♦ 19/4	
139 SW1	ABWF Works + BS Works	90 days Tue 20/4/21 Fri 6/8/21	NA	NA	-14 days 90,61,137 42	FF 09		20/4 6/8	
140 * Si	udge Digesters and Distribution Chamber	638 days Sat 7/12/19 Mon 31/1/22	Sat 7/12/19	NA	201 days	19	7/12	31/1	
141	Site Clearance & Site Set Up	6 days Sat 7/12/19 Fri 13/12/19	Sat 7/12/19	Fri 13/12/19	0 days 142SF	1009	7/12 🔳 13/12		
142	Trial Pit Excavation & UU Detection Works	6 days Sat 14/12/19 Fri 20/12/19	Sat 14/12/19	Fri 20/12/19	0 days 143SF 14	1SF 100%	14/12 20/12		
143	Predrilling Works (23no., 3rig, 4days/drillhole/rig)	31 days Sat 21/12/19 Sat 1/2/20	Sat 21/12/19	NA	6 days 56FS+14 days 14	4,142SF,145 09	21/12 1/2		
144	Installation of Monitoring Points	0 days Thu 19/12/19 Thu 19/12/19	Thu 19/12/19	Thu 19/12/19	0 days 143 14	7 1009	♦ 19/12		
145	Sheet Pile Installation	45 days Mon 3/2/20 Wed 25/3/20	NA	NA	6 days 143 14	7FS-23 days,11 09	3/2 25/3		
146	Setting up plant for pre-bored socked H-pile Installation	5 days Sat 29/2/20 Thu 5/3/20	NA	NA	0 days 14	7 09	29/2 📕 5/3		
147	Pre-bored Socketed H-Pile Installation (127nos, 6 Rig, 5days/rig/pile)	106 days Fri 6/3/20 Thu 16/7/20	NA	NA	0 days 57,144,145FS-23 d 14	8,300 09	6/3	16/7	
148	Pile Load Test (2no.)	26 days Fri 17/7/20 Tue 11/8/20	NA	NA	0 days 147 15	1,157,150,156, 09		17/7 💶 11/8	
149	Construction of Digestors	244 days Wed 12/8/20 Tue 8/6/21	NA	NA	0 days	09		12/8 8/6	
150	Digester No. 1	198 days Wed 12/8/20 Tue 13/4/21	NA	NA	0 days 148	09		12/8 13/4	
151	ELS Works (incl. Strut (3-layers) Installation & Excavation (4,440 cu.m)) 46 days Wed 12/8/20 Tue 6/10/20	NA	NA	0 days 73,59,148 16	3,152 09		12/8 6/10	
152	Construction of Digesters	88 days Wed 7/10/20 Thu 21/1/21	NA	NA	2 days 151 15	3,176,164FS-5 09		7/10 21/1	
153	Water Test	20 days Fri 22/1/21 Wed 17/2/21	NA	NA	2 days 152 154	4 09		22/1 11/2	
154	Apply Internal Anti-corrosion Protective Lining	14 days Thu 18/2/21 Fri 5/3/21	NA	NA	2 days 153 153	5 09		18/2 🚃 5/3	
155	Construction of Roof Slab	30 days Sat 6/3/21 Tue 13/4/21	NA	NA	2 days 154 16	6 09		6/3 13/4	
156	Digester No. 2	198 days Wed 12/8/20 Tue 13/4/21	NA	NA	0 days 148	09		12/8 13/4	
157	ELS Works (ind. Strut (3-layers) Installation & Excavation (4,440 cu.m)) 46 days Wed 12/8/20 Tue 6/10/20	NA	NA	0 days 73,59,148 16	9,158 09		12/8 6/10	
158	Construction of Digesters	88 days Wed 7/10/20 Thu 21/1/21	NA	NA	2 days 157 15	9,176,170FS-5 09		7/10 21/1	
159	Water Test	20 days Fri 22/1/21 Wed 17/2/21	NA	NA	2 days 158 16	0 09		22/1 17/2	
160	Apply Internal Anti-corrosion Protective Lining	14 days Thu 18/2/21 Fri 5/3/21	NA	NA	2 days 159 16			18/2 🔤 5/3	
161	Construction of Roof Slab	30 days Sat 6/3/21 Tue 13/4/21	NA	NA	2 days 160 173	2 09		6/3 13/4	
162	Digester No. 3	198 days Wed 7/10/20 Tue 8/6/21	NA	NA	0 days 148	09		7/10 8/6	
163	ELS Works (incl. Strut (3-layers) Installation & Excavation (4,440 cu.m)		NA	NA		4,329FS-45 da 09		7/10 30/1	
164	Construction of Digesters	88 days Tue 1/12/20 Fri 19/3/21	NA	NA	0 days 163,152FS-58 days 163			1/12 19/3	
165	Water Test	20 days Sat 20/3/21 Thu 15/4/21	NA	NA	0 days 164 16			20/3 - 15/4	
166	Apply Internal Anti-corrosion Protective Lining	14 days Fri 16/4/21 Mon 3/5/21	NA	NA	0 days 165,155 16	7 09		16/4 🚃 3/5	
167	Construction of Roof Slab	30 days Tue 4/5/21 Tue 8/6/21	NA	NA	0 days 166	09		4/5 2010	
168	Digester No. 4	198 days Wed 7/10/20 Tue 8/6/21	NA	NA	0 days 148	09		7/10 8/6	
169	ELS Works (ind. Strut (3-layers) Installation & Excavation (4,440 cu.m)		NA	NA		0,329FS-45 da 0%			
170	Construction of Digesters	88 days Tue 1/12/20 Fri 19/3/21	NA	NA	0 days 169,158FS-58 days 17				
171	Water Test	20 days Sat 20/3/21 Thu 15/4/21	NA	NA	0 days 170 17:				
172	Apply Internal Anti-corrosion Protective Lining	14 days Fri 16/4/21 Mon 3/5/21	NA	NA	0 days 171,161 173	5 09			
173	Construction of Roof Slab	30 days Tue 4/5/21 Tue 8/6/21	NA	NA	0 days 172	09			
174 175 SP	Construction of Distribution Chamber Sheet Pile Installation	219 days Mon 18/1/21 Wed 13/10/21 45 days Mon 18/1/21 Sat 13/3/21	NA	NA	0 days 5 days 145 171	09			
175 SP	Sheet Pile Installation ELS Works (incl. Strut (3-layers) Installation & Excavation (8,880 cu.m))		NA	NA	5 days 145 170 0 days 164,170,158,152,7				
176 177 KD3A	ELS Works (Incl. Strut (3-layers) Installation & Excavation (8,860 cu.m)) Construction of Distribution Chamber	90 days Mon 28/6/21 Wed 13/10/21	NA	NA		1,178,36FF,18(09		20/5 20/6 28/6 28/6 13/10	
		90 days Mon 28/6/21 Wed 13/10/21 0 days Wed 13/10/21 Wed 13/10/21	NA	NA	0 days 176,170 18 0 days 177 36			2010 § 13/10	
	Drainage System (within Bldg/ Structure) Installation	90 days Fri 15/10/21 Mon 31/1/22	NA	NA	201 days 177 44			15/10 31/1	
	FRP Walkway & Miscellanous Installation	90 days Fri 15/10/21 Mon 31/1/22	NA	NA	201 days 177 441 201 days 177 441			15/10 31/1	
	ABWF Works & BS Works, incl. External Linning	90 days Fri 15/10/21 Mon 31/1/22	NA	NA	201 days 177,90,61 441			15/10 31/1	
	ABWP works & BS works, incl. External Linning	640 days Tue 26/11/19 Fri 21/1/22	Tue 26/11/19	NA	201 days 177,90,01 441		26/11	21/1	
	Site Clearance & Site Set Up	6 days Tue 26/11/19 Mon 2/12/19	Tue 26/11/19	Mon 2/12/19	0 days 2 18-	47	26/11 22/12		
	Predrilling Works (39no.4rig, 4days/drillhole/rig))	33 days Wed 4/12/19 Tue 14/1/20	Wed 4/12/19	NA NA	-76 days 56FS+14 days,183 183		4/12		
	Installation of Monitoring Points	5 days Wed 15/1/20 Mon 20/1/20	NA	NA	0 days 184 181		15/1 20/1		
	Sheet Pile Installation	30 days Tue 21/1/20 Thu 27/2/20	NA	NA		8,300,187 09	21/1 27/2		
	Setting up plant for pre-bored socked H-pile Installation	5 days Fri 28/2/20 Wed 4/3/20	NA	NA		8,299SS-14 da 09	28/2 4/3		
		126 days Thu 5/3/20 Fri 7/8/20	NA	NA	0 days 186,57,187,92,96 21		5/3	7/8	
	Pile Loading Test	25 days Sat 8/8/20 Tue 1/9/20	NA	NA	0 days 188 19			8/8	
	ELS Works (incl. Strut (3-layers) Installation & Excavation (25,000 cu.m))		NA	NA		1,192,329FS-4 09		29 13/11	
	R.C. Structure	263 days Sat 14/11/20 Mon 4/10/21	NA	NA	0 days 86,87,88,89,60,190			14/11 4/10	
192	Basement Consturction @	80 days Sat 14/11/20 Mon 1/2/21	NA	NA	0 days 190 193			14/11 1/2	
193	Ground Floor Construction @ +7.55mpD	75 days Tue 2/2/21 Fri 7/5/21	NA	NA	0 days 192 194	4 09		2/2 - 7/5	
194	1/F Construction @ +15.3m mPD	75 days Sat 8/5/21 Fri 6/8/21	NA	NA	0 days 193 19	5 09		8/5 6/8	
195 KD3B	Roof Construction @ +25.65mPD	48 days Sat 7/8/21 Mon 4/10/21	NA	NA	0 days 194 371	FF,283 09		7/8 4/10	
196 KD3B	Allow access to Contarctor DE/2018/06 for E&M Installation	0 days Mon 4/10/21 Mon 4/10/21	NA	NA	0 days 191 37	FF 09		♦ 4/10	
197	Drainage System (within Bldg/ Structure) Installation	90 days Tue 5/10/21 Fri 21/1/22	NA	NA	209 days 191 44	FF 09		5/10 21/1	
198 SW5	ABWF Works & BS Works	89 days Tue 5/10/21 Thu 20/1/22	NA	NA	210 days 191,90,61 44	FF 09		5/10 20/1	
199 * Co	ombined Heat Power Building	628 days Tue 10/12/19 Fri 21/1/22	Tue 10/12/19	NA	209 days	39	10/12	21/1	
200	Site Clearance & Site Set Up	6 days Tue 10/12/19 Mon 16/12/19	Tue 10/12/19	Mon 16/12/19	0 days 2,201SF	1009	10/12 🔳 16/12		
201	Predrilling Works (15no. 2rig, 4days/drillhole/rig)	30 days Tue 17/12/19 Wed 12/2/20	Tue 17/12/19	NA	40 days 56FS+28 days 202	2,200SF 50%	17/12 👩 💼 12/2		
202	Installation of Monitoring Points	6 days Thu 13/2/20 Wed 19/2/20	NA	NA	40 days 201 20-	4 09	13/2 🔳 19/2		
203	Setting up plant for pre-bored socked H-pile Installation	5 days Wed 1/4/20 Tue 7/4/20	NA	NA	0 days 20-	4 09	1/4 🔳 7/4		
204	Pre-bored Socketed H-Pile Installation (50 Nos, 2 Rig 5days/rig/pile)	126 days Wed 8/4/20 Wed 9/9/20	NA	NA	0 days 57,202,203 24	1,205 09	8/4	9/9	
	Pile Loading Test	26 days Thu 10/9/20 Mon 12/10/20	NA	NA	0 days 204 200	6 09		10/9 12/10	
205		90 days Tue 13/10/20 Fri 29/1/21	NA	NA	0 days 73,59,205 20	7 09		13/10 10/10/10/10/10/10/10/10/10/10/10/10/10/1	
	Excavation for Pile Cap (2,060 cu.m)				0 00,00,200				
206	Excavation for Pile Cap (2,060 cu.m) R.C. Structure	200 days Sat 30/1/21 Mon 4/10/21	NA	NA	0 days 86,87,88,89,60,20€38	FF,209,210,201 09		30/1 4/10	

Image: Second	- Civil Works for	nek Wu Hui Effluent Polishing Plant - Main Works Stage 1 Sludge Treatment Facilities and CLP 132kV Primary Substation	- 1						Revised Programme_(Status Date: 20/01/2020)	Ⅰ ₩ 群利-後和聨營體 ĸュ-cw յv
	ID KD Ta	ask Name	DuratiorStart Finish	Actual Start	Actual Finish	Total Predecesso Slack	ors Successors %	mple	ביינה) ביינה ב	01 '24 02' '24 03' '24 04 '24 01' '25
	208 KD3C	Allow access to Contarctor DE/2018/06 for E&M Installation	0 days Mon 4/10/21 Mon 4/10/21	NA	NA	0 days 207	38FF	0%		<u> </u>
	209	Drainage System (within Bldg/ Structure) Installation	60 days Tue 5/10/21 Tue 14/12/21	NA	NA	239 days 207	44FF	0%	5/10 14/12	
	210 SW3	ABWF Works & BS Works	90 days Tue 5/10/21 Fri 21/1/22	NA	NA	209 days 207,90,61	44FF	0%	5/10 21/1	
	211 *	Sewage Pumping Station	570 days Mon 25/5/20 Mon 25/4/22	NA	NA	11 days		0%	25/5 25/4	
2 Normal	212	Site Clearance & Site Set Up	6 days Mon 25/5/20 Sat 30/5/20	NA	NA	11 days 2	213	0%	25/5 a 30/5	
Image: Section of the sectin of the section of the section of the section of the section of t	213	Predrilling Works (4no.1rig, 4days/drillhole/rig)	16 days Mon 1/6/20 Thu 18/6/20	NA	NA	11 days 56FS+14 days	s,212 214	0%	1/6 🚃 18/6	
Image: state Image: state<	214	Installation of Monitoring Points	6 days Fri 19/6/20 Fri 26/6/20	NA	NA	11 days 213	215	0%	19/6 26/6	
Normal and the late in the late interval Normal and the late interval	215	Sheet Pile Installation	30 days Sat 27/6/20 Sat 1/8/20	NA	NA	11 days 214	217	0%	27/6 1/8	
Image: Section of the sectin of the section of the section of the section of the section of t	216	Setting up plant for pre-bored socked H-pile Installation	5 days Sat 8/8/20 Thu 13/8/20	NA	NA	1 day 188	217	0%	8/8 🔳 13/8	
Image: Section of the sectin of the section of the	217	Pre-bored Socketed H-Pile Installation (22 Nos, 1 Rig, 5days/rig/pile)	110 days Fri 14/8/20 Wed 23/12/20	NA	NA	1 day 57,215,216,97	,101 218	0%	14/8 23/12	
Norm	218	Pile Loading Test	26 days Thu 24/12/20 Mon 18/1/21	NA	NA	3 days 217	219	0%	24/12 🚃 18/1	
	219	ELS Works (incl. Strut (3-layers) Installation & Excavation (1,440 cu.m))	80 days Tue 19/1/21 Wed 28/4/21	NA	NA	3 days 73,59,218	220	0%	19/1 28/4	
Image: Section Image: Section Image: Section Image: Se	220 KD3E	R.C. Structure	200 days Tue 4/5/21 Fri 31/12/21	NA	NA	0 days 86,87,88,89,60	0,24540FF,221	0%	4/5 31/12	
	221 SW3	ABWF Works & BS Works	90 days Mon 3/1/22 Mon 25/4/22	NA	NA	136 days 90,61,220	44FF	0%	3/1 25/4	
	222 *	Workshop No. 2	494 days Thu 2/1/20 Tue 31/8/21	NA	NA	5 days		0%	2/1	
	223			NA	NA	5 days 2	224	0%	2/1 0/1	
	224			NA	NA			0%		
v Norwarden Norwar	225			NA				0%		
	225			NA				0%		
Image: Section of the sectin of the section of the section	220			MA	NA			0%		
				NA NA	hi A			046		
			,	NA	NA NA			046		
Image: Sector				NA NA	NA		201,029°0-45 08	0.15		
				NA	NA		000	00/		
Normality Norma		÷ ,		NA	NA			0%		
	232		,	NA	NA			0%		
	233 KD3D							0%		
	234 KD3D							0%	♦ 14/5	
Image: Section of the sectin of the section of the section	235							0%	15/5	
Note Note<	236 SW3				NA	326 days 90,61,233	44FF	0%		
i Auge/Auge/Auge/Auge/Auge/Auge/Auge/Auge/	237 *	Thermal Hydrolysis Pretreatment	403 days Thu 19/12/19 Mon 3/5/21	Thu 19/12/19	NA	0 days		0%		
30 Maxmadu/m No	238	Site Clearance & Site Set Up	6 days Thu 19/12/19 Mon 30/12/19	Thu 19/12/19	NA	219.12 days 2	239	2%		
	239	Predrilling Works (3no.1rig, 4days/drillhole/rig)	12 days Tue 31/12/19 Tue 14/1/20	NA	NA	219 days 56FS+24 days	s,238 240	0%	1/2 == 14/1	
	240	Installation of Monitoring Points	6 days Wed 15/1/20 Tue 21/1/20	NA	NA	219 days 239	242	0%	5/1 📃 21/1	
N No. Marka No.	241	Setting up plant for pre-bored socked H-pile Installation	5 days Tue 13/10/20 Sat 17/10/20	NA	NA	0 days 204	242	0%	13/10 📕 17/10	
	242	Pre-bored Socketed H-Pile Installation (15 Nos, 1 Rig, 5days/rig/pile)	80 days Mon 19/10/20 Sat 23/1/21	NA	NA	0 days 57,240,241	243	0%	19/10 23/1	
A A	243	Pile Loading Test	25 days Sun 24/1/21 Wed 17/2/21	NA	NA	0 days 242	244	0%	24/1 🚃 17/2	
Norma Norma <th< td=""><td>244</td><td>Excavation for Pile Cap (160 cu.m)</td><td>20 days Thu 18/2/21 Fri 12/3/21</td><td>NA</td><td>NA</td><td>0 days 73,59,243</td><td>245</td><th>0%</th><td>18/2 🚃 12/3</td><td></td></th<>	244	Excavation for Pile Cap (160 cu.m)	20 days Thu 18/2/21 Fri 12/3/21	NA	NA	0 days 73,59,243	245	0%	18/2 🚃 12/3	
Model Ander Andel	245 KD3E	R.C. Plinth	40 days Sat 13/3/21 Mon 3/5/21	NA	NA	0 days 244	40FF,220	0%	13/3 3/5	
Norm Norm<	246 *	Ferric Chloride Dosing Facilities	217 days Sat 15/5/21 Sat 5/2/22	NA	NA	6 days		0%	15/5 5/2	
Note Note<	247	Excavation for Raft Footing (105 cu.m)	35 days Sat 15/5/21 Sat 26/6/21	NA	NA	6 days 2,233	248	0%	15/5 26/6	
Note A	248	Plate Load Test	18 days Mon 28/6/21 Mon 19/7/21	NA	NA	6 days 247	249	0%	28/6 🚃 19/7	
Note Note<	249	R.C. Structure	66 days Tue 20/7/21 Wed 6/10/21	NA	NA	6 days 248,60	250	0%	20/7 6/10	
10 1 Notaciande Notaciande <	250 KD3E	Steel Roof Structure (On-site Fabrication)	65 days Thu 7/10/21 Wed 22/12/21	NA	NA	6 days 249	40FF,251	0%	7/10 22/12	
N Norway	251 SW3	ABWF Works & BS Works	45 days Thu 23/12/21 Sat 5/2/22	NA	NA	246 days 250,90,61	44FF	0%	23/12 5/2	
i i	252 *	Fire Hydrant and Booster Pump Room	190 days Mon 19/7/21 Mon 7/3/22	NA	NA	11 days		0%	19/7 7/3	
A A	253	Excavation for Raft Footing (160 cu.m)	10 days Mon 19/7/21 Thu 29/7/21	NA	NA	11 days 2,258	254,291	0%	19/7 🗧 29/7	
	254		18 days Fri 30/7/21 Thu 19/8/21	NA	NA		255	0%	307 - 19/8	
No	255 KD3E							0%		
Note Note<	256 SW3			NA				0%		
20 Second Mind Michan Mic	256 51/3			NA				0%		
m Ambian m <td>258</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td>259.253</td> <th>096</th> <td></td> <td></td>	258						259.253	096		
No. No. <td>258</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <th>046</th> <td></td> <td></td>	258							046		
No. Advance Ad								0.16		
No No <td< td=""><td></td><td></td><td></td><td></td><td></td><td></td><td></td><th>04</th><td></td><td></td></td<>								04		
2 Amound Amo							4477	0.76		
4 A shafe 6 a keine								u%		
8 8 8 9	263							0%		
m M <td< td=""><td>264</td><td></td><td></td><td></td><td>NA</td><td></td><td></td><th>0%</th><td></td><td></td></td<>	264				NA			0%		
No No<	265			NA	NA			0%		
2 2	266 SW4	ABWF Works & BS Works		NA			45FF	0%		
2 8. Achane No				NA	NA			0%		
2 N Average No	268	Excavation to Formation		NA	NA	0 days 2,265	269	0%		
N Reading Station No.	269	R.C. Structure	30 days Fri 17/12/21 Mon 24/1/22	NA	NA	0 days 60,268	270	0%	17/12 24/1	
2 8 candot for Raf Edora (18 sun) 9 day 9 day <t< td=""><td>270 SW4</td><td>ABWF Works & BS Works</td><td>30 days Tue 25/1/22 Thu 3/3/22</td><td>NA</td><td>NA</td><td>0 days 269,90,61</td><td>45FF</td><th>0%</th><td>25/1 3/3</td><td></td></t<>	270 SW4	ABWF Works & BS Works	30 days Tue 25/1/22 Thu 3/3/22	NA	NA	0 days 269,90,61	45FF	0%	25/1 3/3	
ZZ NA R.S. Strutur NA Sin Ja NA NA <th< td=""><td>271 *</td><td>Coolers Pumping Station</td><td>100 days Mon 28/6/21 Tue 26/10/21</td><td>NA</td><td>NA</td><td>0 days</td><td></td><th>0%</th><td>28/6 26/10</td><td></td></th<>	271 *	Coolers Pumping Station	100 days Mon 28/6/21 Tue 26/10/21	NA	NA	0 days		0%	28/6 26/10	
R Note Generation Sole Note Note <td>272</td> <td>Excavation for Raft Footing (185 cu.m)</td> <td>40 days Mon 28/6/21 Fri 13/8/21</td> <td>NA</td> <td>NA</td> <td>0 days 2,176</td> <td>273,287</td> <th>0%</th> <td>28/6</td> <td></td>	272	Excavation for Raft Footing (185 cu.m)	40 days Mon 28/6/21 Fri 13/8/21	NA	NA	0 days 2,176	273,287	0%	28/6	
2 Scandn Gradt Roding (Sou.) 10 10 10.00 <td>273 SW4</td> <td>R.C. Structure</td> <td>60 days Sat 14/8/21 Tue 26/10/21</td> <td>NA</td> <td>NA</td> <td>0 days 272,60</td> <td>40FF,289</td> <th>0%</th> <td>14/8 26/10</td> <td></td>	273 SW4	R.C. Structure	60 days Sat 14/8/21 Tue 26/10/21	NA	NA	0 days 272,60	40FF,289	0%	14/8 26/10	
278 9 Pale Load Test 96 of signal Sign	274 *	Waste Gas Buner	53 days Tue 5/10/21 Mon 6/12/21	NA	NA	0 days		0%	5/10 6/12	
27 9 Park Load Test 96 vag	275	Excavation for Raft Rooting (75cu.m)	15 days Tue 5/10/21 Fri 22/10/21	NA	NA	0 days 2,207	276,295	0%	5/10 💼 22/10	
27 30 % 8.0 Felh 0.0 fely 8.1 % 100 0.0 fely 8.1 % 100 0.0 % </td <td>276</td> <td>Plate Load Test</td> <td>18 days Sat 23/10/21 Fri 12/11/21</td> <td>NA</td> <td>NA</td> <td></td> <td>277</td> <th>0%</th> <td>23/10 💼 12/11</td> <td></td>	276	Plate Load Test	18 days Sat 23/10/21 Fri 12/11/21	NA	NA		277	0%	23/10 💼 12/11	
278 ¹ ² ¹ ² ¹ ² ¹ ² ¹	277 KD3E			NA	NA			0%		
279 Examption for Raft Fooling (800 ou.m) 20 days Tue 20/4/21 Thu 135/21 NA NA 46 days 2,137 802,258 0% 280 Plate Load Test 16 days Fn 4/6/21 NA NA 46 days 2,97 281 0%				NA				0%		
280 Plate Load Test 18 days Fri 14/5/21 Fri 4/6/21 NA NA 46 days 279 281 0%	279			NA			280,258	0%		
	280							0%		
Task Milestone I Summary Chitcal										
		Task Milestone ♦	Summary	Critical	_					


Civil Works for	ek Wu Hui Effluent Polishing Plant - Main Works Stage 1 Judge Treatment Facilities and CLP 132kV Primary Substation												Re	vised Progra	amme_(Stat	us Date: 20	0/01/2020)												
KD Ta	sk Name	Duratior Start	Finish	Actual Start	Actual Finish	Total Slack	Predecessors	Successors	% Comple Q3 '19	Q4 '19	Q1 '20	Q2 '20	Q3 '2		4 '20	01 '21	Q2 '21	Q3 '21	1 10	4 '21 Q1	22 0.20	0.00		04 '22	01 22	02 22	0.00		123 10
81 KD3E	Basement Construction @+1.20mPD	60 days Sat 5/6/21	Mon 16/8/21	NA	NA	-46 days	280,60	40FF,260	0%		QT 20	Q2 20	Q3 2	0 04	4 20	QT 21	- Q2 21	6	16/8	421 Q1	22 02 22	Q3 22		Q4 22	Q1 23	Q2 23	Q3 23	Q4 2	23 [4]
82 *	Deodorization System No. 11	73 days Tue 5/10/21	Fri 31/12/21	NA	NA	0 days			0%										5/10	31	12								
83	Excavation for Raft Footing (1,280 cu.m)	20 days Tue 5/10/21	Thu 28/10/21	NA	NA	0 days	2,195	284	0%										5/10	28/10									
84	Plate Load Test	18 days Fri 29/10/21		NA	NA	0 days	283	285	0%											0 18/11									
B5 KD3E	R.C. Plinth	35 days Fri 19/11/21		NA	NA		284,60	40FF	0%											19/11 31/									
	Biogas Holder	102 days Mon 30/8/21		NA	NA	0 days			0%											31	12								
37	Excavation for Raft Footing (1,120 cu.m)	20 days Mon 30/8/21		NA	NA	9 days	2,272	288	0%										30/8 21/										
88	Plate Load Test	18 days Thu 23/9/21		NA	NA	9 days		289	0%										23/9										
89 KD3E	R.C. Plinth	55 days Wed 27/10/21		NA	NA			40FF	0%											0 31/									
	H2S Removal System	125 days Mon 27/9/21		NA	NA	-46 days			0%										27/9		28/2								
91	Excavation for Raft Footing (396 cu.m)	10 days Mon 27/9/21		NA	NA		2,253	292	0%										27/9 📩										
292	Plate Load Test	20 days Sat 9/10/21		NA	NA	9 days		293	0%										9/10	2/11									
293 KD3E	R.C. Plinth	40 days Mon 10/1/22		NA	NA	-46 days	292,60,255FS-1 c	la 40FF	0%												28/2								
	Deodorization System No. 12	58 days Sat 23/10/21		NA	NA	0 days			0%											31	12								
95	Excavation to Formation	20 days Sat 23/10/21		NA	NA	0 days		296	0%											15/11									
96	Plate Load Test	18 days Tue 16/11/21		NA	NA	0 days		297	0%											16/11 💼 6/12									
97 KD3E	R.C. Plinth	20 days Tue 7/12/21		NA	NA			40FF	0%											7/12 31/	12								
298 *	Underpass	473 days Fri 14/2/20	Wed 15/9/21	NA	NA	0 days			0%		14/2		_		-				15/	9									
299	Temporary Storage for H pile works and access for DSD	155 days Fri 14/2/20	Fri 17/7/20	NA	NA		187SS-14 days		0%		14/2		11	//7	7/40														
300	Sheet Pile Installation + ELS Works (incl. Strut (2-layers) Installation & Excavation (300 cu.m))	68 days Sat 18/7/20	Wed 7/10/20	NA	NA	0 days	15,186,147,299	301	0%				18/7	,	//10														
	D.O. Okrahura	000 day 27 5115	March American				200.00	47.55 00-						0/															
301 SW4	R.C. Structure	280 days Thu 8/10/20		NA	NA		300,60	45FF,263	0%					8/10					15/9										
	Pipe Works and Utility Installation	1842 day Mon 6/1/20	Mon 20/1/25	NA	NA	-58 days			0%	-								14/5											
303	Pipe Works At Chuk Wan Street	495 days Mon 6/1/20	Fri 14/5/21	NA	NA	-58 days			0%	6	1																		
304	Drainage Diversion (Existing Drainage Culvert)	401 days Mon 6/1/20		NA	NA	-46 days		440.00	0%	6		18/3						14/5											
105 KD1A	Stage 1 - Drainage Diversion of Drainage b/w Reconstructed Storm Water Manhole SMH1003177A and Reconstructed Storm Water Manhole MHD33	60 days Mon 6/1/20	Wed 18/3/20	NA	NA	-23 days	67,54,74,117FS-5 days,81FS-1 day,116	i 118,326SS,120	0%		5/1	18/3																	
06 KD1A	Stage 2 - Drainage Diversion of Drainage b/w MHD26 and SMHH1003177A, to Abandon of Exisitng Drainage Culvert (1 Cell, 1000mm x 1150mm)	120 days Tue 15/12/20	Fri 14/5/21	NA	NA	55 days	322	42FF	0%						15/12			14/5											
807 KD1A	Trencless Work for Pipe Installation	162 days Wed 3/6/20	Mon 14/12/20	NA	NA	55 days			0%			3/6	6			14/12													
08	Construction of Temporary Jacking Pit	61 days Wed 3/6/20	Fri 14/8/20	NA	NA	55 days			0%			3/6	6	14/8															
09	Trial Pit Excavation & UU Detection Works	7 days Wed 3/6/20		NA	NA		2FS+210 days	310.313	0%				/6 🔳 10/6																
10	Pit Construction (11m x 9m)	40 days Thu 11/6/20		NA	NA	55 days		311	0%				1/6	29/7															
11	Setting up of Entrance Ring and Gantry	14 days Thu 30/7/20		NA	NA	55 days		316	0%					14/8															
12	Construction of Temporary Receiving Pit	47 days Thu 11/6/20		NA	NA	79 days			0%			11	/6	6/8															
13	Trial Pit Excavation & UU Detection Works	7 days Thu 11/6/20		NA	NA	79 days		314	0%				1/6 🔳 18/6	_															
314	Pit Construction (6m x 9m)	40 days Fri 19/6/20	Thu 6/8/20	NA	NA	79 days		317FF	0%				19/6	6/8															
315	Pipe Jacking Operation	41 days Sat 15/8/20		NA	NA	55 days			0%					8	3/10														
316	Setting Up of Trenchless Equipment	7 days Sat 15/8/20		NA	NA	55 days		317	0%					/8 22/8															
317	Pipe Jacking Operation (30m, 3m/day)	10 days Mon 24/8/20		NA	NA		316,314FF	318	0%					24/8 💼 3/9															
318	Installation of grouting pipe and rail	7 days Fri 4/9/20	Fri 11/9/20	NA	NA	55 days		319	0%				-	4/9 11/9															
319	Pipe Laying Works			NA	NA	55 days		320	0%					12/9 23/	9														
320	Formwork Erection and grouting works	7 days Thu 24/9/20		NA	NA	55 days		321	0%					24/9 🔳 3															
321	Reinstatement of Temporary Launching Pit	30 days Mon 5/10/20		NA	NA	55 days		322	0%						9/11														
322	Reinstatement of Temporary Receiving Pit	30 days Tue 10/11/20		NA	NA	55 days		306	0%						D/11 1	4/12													
323	Process Pipeworks, All Sewerage, Utilities & Roadworks in Portion C o the Site			NA		-26 days		300	0%	6	/1										3/3								
		,-																											
324	Process Pipeworks	60 days Mon 6/1/20	Wed 18/3/20	NA	NA	-26 days			0%	6	/1	18/3																	
325 SW1	Connection pipe at UV System no.1 & Effluent Pumping Stataion no.1	60 days Mon 6/1/20	Wed 18/3/20	NA	NA	-26 days			0%	6	/1	18/3																	
		40 days 11	No. 015-22				20502 0177	000.007				24/2																	
326	Effluent Pipe (aprox. 70m, dia 300 - 1600)	40 days Mon 6/1/20		NA	NA		305SS,81FS-1 da		0%		3/1																		
327	Effluent Pipe Flowmeter Chamber (3.8mx3.95mx3.42m(D))	20 days Tue 25/2/20		NA	NA	274 days		118	0%			18/3																	
28	Plant Services Water Pipe (approx. 15m, dia 150-350)	20 days Tue 25/2/20		NA	NA	0 days		118	0%		25/2	18/3		0/															
329 SW4	Remaining Effluent Pipes	416 days Thu 8/10/20		NA	NA		62,163FS-45 day		0%					8/10							3/3								
330 SW4 331 SW4	Stormdrain Pipeworks	416 days Thu 8/10/20		NA	NA		62,163FS-45 day		0%					8/10							3/3								
	Seawage Pipeworks	416 days Thu 8/10/20		NA	NA		62,163FS-45 day		0%					o/10							3/3								
332 SW4	Watermain Pipeworks	416 days Thu 8/10/20		NA	NA		62,163FS-45 day		0%					8/10							3/3								
333 SW4	Cable & Other Underground Utility Pipeworks	416 days Thu 8/10/20		NA	NA		62,163FS-45 day		0%					8/10							3/3								
334 SW4	Pipe Bridge No.1	180 days Mon 2/8/21		NA	NA	34 days		45FF	0%				710					2/8			20/1								
335 *	Remaining Pipe Works & Lanscape Works	1316 day Fri 7/8/20	Mon 20/1/25	NA	NA	0 days		4000	0%				//8																
336 SW5	Irrigation System	1025 day: Fri 7/8/20	Fri 19/1/24	NA	NA		63,2FS+231 days		0%				1/8																
337 SW5	Hard Landscape Works	1025 day: Fri 7/8/20	Fri 19/1/24	NA	NA		63,2FS+235 days		0%				1/8																
338 SW5	Soft Landscape Works	1025 day: Fri 7/8/20	Fri 19/1/24	NA	NA		63,2FS+235 days	340,46FF 46FF	0%				//8										3/10						
339 SW5 340	Outfall and River Embankment works & Retaining Wall	388 days Mon 3/10/22 291 days Sat 20/1/24		NA	NA	0 days		46FF 47FF,48FF	0%														3/10						2014
	Establishment Works (365 Calendar Days)				NA		338,63	ALL C, HOFF	24/	27/11																13/3			20/1
	nstruction of Portion A of the Site CLP 132kV Substation	1203 day Wed 27/11/19		Wed 27/11/19		20 days			3%	27/11																13/3			
342 *	Internal Works	975 days Wed 27/11/19 1203 day Wed 27/11/19		Wed 27/11/19 Wed 27/11/19	NA	17 days 20 days			3%	27/11																13/3			
	Site Clearance & Site Set Up	4 days Tue 10/12/19		Tue 10/12/19	Fri 13/12/19	20 days 0 days		345	4%	10/12																1313			
	Site Clearance & Site Set Up Additional tree felling works (NCE no. xx)	4 days Tue 10/12/19 4 days Fri 20/12/19		Fri 20/12/19	Mon 23/12/19			345	100%		3/12																		
		-rusya F112U/12/19	mort 23/12/19	111 20/12/19	mul123/12/19	0 days		J#1,J#U	100 /6	20/12																			
344 345 346		10 days Mon 2/12/10	Thu 19/19/40	Mon 2/12/10	Thu 12/12/10	0 do	345	348	100%	2/12	12/12																		
345	Trial Pit Excavation & UU Detection Works	10 days Mon 2/12/19		Mon 2/12/19 Wed 27/11/19	Thu 12/12/19 NA	0 days		348	100%	2/12																			
145			Sat 4/1/20	Mon 2/12/19 Wed 27/11/19 NA	Thu 12/12/19 NA NA	-58 days	71,345	348 350,348 349	100% 90% 0%	27/11	4/1	28/2																	

						K	₩ 群	利 – 後 ま - cw jv	• 聨	營體
Q4 '22	Q1 '23	Q2 23	Q3 23	Q4 '23	Q1 '24	Q2 '24	Q3 '24	Q4 '24	Q1	25
									_	20/1
					19/1					20/1
					19/1					
3/10					22/1					20/4
					20/1					20/1

- Civil Works for	Shek Wu Hui Effluent Polishing Plant - Main Works Stage 1 r Sludge Treatment Facilities and CLP 132kV Primary Substation				1			· · · ·				Revis	ed Programme	Joratus Date: 2	20/01/2020)											
D KD T	Task Name	DuratiorStart	Finish	Actual Start	Actual Finish	Total Slack	Predecessors	Successors % Cor	mple Q3 '19	Q4 '19	Q1 '20 Q2 '20	Q3 '20	Q4 '20	Q1 '21	Q2 '21	Q3 '21	Q4 '21	Q1 '22	Q2 '22	Q3 '22	Q4 '22	Q1 '23	Q2 '23	Q3 '23	Q4 '23	Q1
349	Instsallation of Monitoring Points	5 days Sat 29/2/20	Thu 5/3/20	NA	NA	-58 days	348	351	0%	Q4 19	29/2 5/3	Q3 20	Q# 20	QT 21	QZ 21	Q3 21	Q4 21	Q1 22	Q2 22	Q3 22	Q4 22	Q1 23	QZ 23	Q3 23	Q4 23	
350	Demolition of Existing Boundary Wall for Temproary Access	25 days Mon 6/1/20	Thu 6/2/20	NA	NA	-34 days	71,347	351	0%		6/1 6/2															
351	Setting up plant for pre-bored socked H-pile Installation	5 days Fri 6/3/20	Wed 11/3/20	NA	NA	-58 days	349,350	352	0%		6/3 🔳 11/3															
352	Pre-bored Socketed H-Pile Installation (41 Nos, 2 Rig, 5days/rig/pile)	102 days Thu 12/3/20	Fri 17/7/20	NA	NA	-58 days	57,351	353	0%		12/3	17/7														
353	Pile Load Test	25 days Sat 18/7/20	Tue 11/8/20	NA	NA	-70 days	352	354	0%			18/7	11/8													
354	Additional Sheetpile Installation (NCE no.xx)	25 days Wed 12/8/20	Wed 9/9/20	NA	NA	-58 days	353	355	0%			12/8	9/9													
355	ELS Works (incl. Strut (3-layers) Installation & Excavation (NCE no.xx)	45 days Thu 10/9/20	Wed 4/11/20	NA	NA	-58 days	354	356	0%				10/9 4/1	11												
356	R.C. Structure (880 sq.m)	194 days Thu 5/11/20	Sat 3/7/21	NA	NA	-58 days	86,87,88,89,60,3	73	0%				5/11			3/7										
357	Basement	60 days Thu 5/11/20	Sat 16/1/21	NA	NA	-58 days		358	0%				5/11	16/1												
358	Ground Floor	60 days Mon 18/1/21	Wed 31/3/21	NA	NA	-58 days	357	359	0%					18/1	31/3											
359	First Floor	44 days Thu 1/4/21	Thu 27/5/21	NA	NA	-58 days	358	360	0%						1/4	27/5										
360	Roof Floor (461sq.m)	30 days Fri 28/5/21	Sat 3/7/21	NA	NA	-58 days	359	361,363	0%						28/5	3/7										
361	ABWF Works & BS Works	60 days Mon 5/7/21	Sat 11/9/21	NA	NA	0 days	360,90,61	362SS	0%							5/7	11/9									
362	Installation of telephone line/ direct link for FSD Inspection	60 days Mon 5/7/21	Sat 11/9/21	NA	NA	0 days	361SS		0%							5/7	11/9									
363 KD2A	Architectual Works	60 days Mon 5/7/21	Sat 11/9/21	NA	NA	-58 days	360	364,35FF	0%							5/7	11/9									
364	Handover to CLP for Electrical System Installation	30 days Sun 12/9/21	Mon 11/10/21	NA	NA	317 days	363	365,367,368,366	0%							1	2/9 11/10									
365	E&M Installation, Testing & Commissioning by CLP	180 days Tue 12/10/21	Sat 9/4/22	NA	NA	358 days	364	43FF	0%								12/10		9/4							
366	Testing & Commissioning of the E&M Works	90 days Tue 12/10/21	Sun 9/1/22	NA	NA	448 days	364	43FF	0%								12/10	9/1								
367	ABWF Works - External Finishing & BS Works	90 days Tue 12/10/21	Fri 28/1/22	NA	NA	347 days	364,90,61	43FF	0%								12/10	28/1								
368 SW2	Building Services Installation Works (incl. Fire Services, Plumbing, Drainage, etc.) & FS Inspection	180 days Fri 5/8/22	Mon 13/3/23	NA	NA	17 days	364,76	43FF	0%											5/8			13/3			
369	External Works	302 days Sat 8/2/20	Wed 10/2/21	NA	NA	-19 days			0%		8/2			1	10/2											
370	Road Widening Works	152 days Sat 8/2/20	Wed 12/8/20	NA	NA	-19 days	69FS+60 days		0%		8/2		12/8													
371	Drainage Works	76 days Sat 8/2/20	Wed 13/5/20	NA	NA	-19 days	69FS+60 days	372	0%		8/2	13/5														
372	Road Works	76 days Thu 14/5/20	Wed 12/8/20	NA	NA	-19 days	371	373	0%		14/5		12/8													
373	Temporary Site Access	30 days Thu 13/8/20	Wed 16/9/20	NA	NA	-19 days	372	374,356	0%			13/8	16/9													
374 SW2	Construction of New Boundary Wall	120 days Thu 17/9/20	Wed 10/2/21	NA	NA	633 days	373	43FF	0%				17/9	1	0/2											

					K	群	≦利 – 後 ♯ - cw յv	和聯營體
Q1 '23	Q2 '23	Q3 '23	Q4 '23	Q1 '24	Q2 '24	Q3 '24	Q4 '24	Q1 '25
	13/3							


	Key Date	Sewage Treatment Facilities Task Name	Duration	Start	Finish Predecessors	Successors	Total Slack	Task Calendar	trade		2020
L	-	Contract Dates	1585 days	Mon 18/11/19	Thu 27/3/25		0 days	None		Qtr 2 Qtr 3 Q 18/11	tr 4 Qtr 1 Qtr 2 Qtr 3 Qtr 4 Qtr 1 Qtr 2 Qtr 3 Qtr 4
2 3		Starting Date	0 days	Mon 18/11/19	Mon 18/11/19	35FS+1 day,36FS+1 day,3		Calendar Day		18/11 18/11	22/9
, 1		Access Dates (cal. day) Portion B-1 (Access Road AR3)	310 days 0 days	Mon 18/11/19 Mon 18/11/19	Tue 22/9/20 Mon 18/11/19 2	118	0 days 77 days	Calendar Day Calendar Day		18/11	· ·
5		Portion B-1A (Area for the works for Sidestream Treatment Facilities by	0 days	Mon 18/11/19	Mon 18/11/19 2		1957 days	Calendar Day		18/11	•
,		Others Portion B-2 (Inlet Works No.1)	0 days	Mon 18/11/19	Mon 18/11/19 2	122,143,148	105 days	Calendar Day		18/11	
		Portion B-2A (Area for the pipe-jacking works by others)	0 days	Mon 18/11/19	Mon 18/11/19 2	122,110,110	1957 days	Calendar Day		18/11	•
		Portion B-3 (Primary Sedimentation Tanks No. 1-4)	0 days	Mon 18/11/19	Mon 18/11/19 2	177	0 days	Calendar Day		18/11	Ť
)		Portion B-4 (Bioreactor No. 2A & 2B) Portion B-5 (Membrane Facilities Building No.2)	0 days 0 days	Mon 18/11/19 Mon 18/11/19	Mon 18/11/19 2 Mon 18/11/19 2	189 203	0 days 49 days	Calendar Day Calendar Day		18/11	Ť
1		Portion B-6 (SAS Pumping Station)	0 days	Mon 18/11/19	Mon 18/11/19 2	224	184 days	Calendar Day		18/11	Ť
2		Portion B-7 (Ancillary structures)	0 days	Mon 18/11/19	Mon 18/11/19 2	233	299 days	Calendar Day		18/11	Ť
3 4		Portion B-7A (Alternation works for existing Power House) Portion B-8 (Alternation for existing Membrane Facilities Building No.1)	0 days 0 days	Wed 2/9/20 Tue 22/9/20	Wed 2/9/20 2FS+290 days Tue 22/9/20 2FS+310 days		0 days 838 days	Calendar Day Calendar Day			2/9 🄶 22/9 🍐
5		Portion B-8A (Alternation of air supply main for existing Air Blower House	0 days	Mon 18/11/19	Mon 18/11/19 2	279	72 days	Calendar Day		18/11	•
;		No.2) Portion B-9 (remainder works in Zone B)	0 days	Mon 18/11/19	Mon 18/11/19 2	282,290	98 days	Calendar Day		18/11	
,		Portion B-9A (Area for the pipe-jacking works by others)	0 days	Mon 18/11/19	Mon 18/11/19 2	202,290	1957 days	Calendar Day		18/11	Ť
;		Portion B-9B (Area for underground pipework modification and connection	0 days	Mon 18/11/19	Mon 18/11/19 2		1957 days	Calendar Day		18/11	•
,		works by others) Portion B-9C (Area for the works for pipeworks)	0 days	Wed 22/7/20	Wed 22/7/20 2FS+248 days		1709 days	Calendar Day		-	22/7 🔶
		Key Dates (cal. day)	1440 days	Tue 19/11/19	Sat 28/10/23		0 days	Calendar Day		19/11	
	KD1A	KD1A completion of AR3 in Portion B-1 (300days after starting date)	300 days	Tue 19/11/19	Sun 13/9/20 2FS+1 day,41F	F	0 days	Calendar Day		19/11	
	KD1B	KD1B completion of utilities diversion for commencement of Inlet Works No.1 in Portion B-2 (360days after starting date)	360 days	Tue 19/11/19	Thu 12/11/20 2FS+1 day,42FF		0 days	Calendar Day		19/11	12/11
	KD1C	KD1C completion of civil and structural works of Inlet Works No.1 in Portion	990 days	Tue 19/11/19	Thu 4/8/22 2FS+1		0 days	Calendar Day		19/11	
-	KD1D	B-2 (990days after starting date) KD1D completion of civil and structural works of Primary Sedimentation Tanks	1190 days	Tue 19/11/19	day,43FF Mon 20/2/23 2FS+1		0 days	Calendar Day		19/11	
		in Portion B-3 (1190days after starting date)			day,44FF		-				
'	KD1E	KD1E completion of civil and structural works of Bioreactor in Portion B-4 (1,140days after starting date)	1140 days	Tue 19/11/19	Sun 1/1/23 2FS+1 day,45FF		0 days	Calendar Day		19/11	
,	KD1F	KD1F completion of civil and structural works of MFB from B2 floor to 1st floor	800 days	Tue 19/11/19	Wed 26/1/22 2FS+1		0 days	Calendar Day		19/11	
	KD1G	level in Portion B-5 (800days after starting date) KD1G completion of civil and structural works of MFB in Portion B-5 (950days	950 days	Tue 19/11/19	day,46FF Sat 25/6/22 2FS+1		0 days	Calendar Day		19/11	
		after starting date)	-		day,47FF		-				
	KD1H	KD1H completion of civil and structural works of SAS Pumping Station in Portion B-6 (630days after starting date)	630 days	Tue 19/11/19	Mon 9/8/21 2FS+1 day,48FF		0 days	Calendar Day		19/11	9/8
,	KD1I	KD1I completion alternation works for existing Power House in Portion B-7A	150 days	Fri 4/9/20	Sun 31/1/21 13FS+1		0 days	Calendar Day			4/9 31/1
_	KD1J	(150days after access date of B-7A) KD1J completion of auxiliary facilites in Portion B-7 (800days after starting	800 days	Tue 19/11/19	day,49FF Wed 26/1/22 2FS+1		0 days	Calendar Day		19/11	
		date)	-		day,50FF		-				
	KD2A	KD2A completion of effluent pipes to UV system and connection to its downstream in Portion B-9 (495days after starting date)	495 days	Tue 19/11/19	Sat 27/3/21 2FS+1 day,51FF		0 days	Calendar Day		19/11	27/3
	KD2B	KD2B completion of air supply main alternation to existing air blower house	420 days	Tue 19/11/19	Mon 11/1/21 2FS+1		0 days	Calendar Day		19/11	11/1
	KD3A	No.2 in Portion B-8A (420days after starting date) KD3A completion of all utilities and road works (1440days after starting date)	1440 days	Tue 19/11/19	day,52FF Sat 28/10/23 2FS+1		0 days	Calendar Day		19/11	
	NDSA	KDSA completion of an dimites and road works (1440days after starting date)	1440 days	106 19/11/19	day,53FF		-	Calendar Day		13/11	
-	0.44	Completion Date (cal. Day)	1956 days	Tue 19/11/19	Thu 27/3/25	-	0 days	Calendar Day		19/11	h
	SW1 SW2	Section 1 of the Works (1,460 after starting date) Section 2 of the Works (900 after starting date)	1460 days 900 days	Tue 19/11/19 Tue 19/11/19	Fri 17/11/23 2FS+1 day,55F Fri 6/5/22 2FS+1 day,56F		0 days 0 days	Calendar Day Calendar Day			
7	SW3	Section 3 of the Works (1,590 after starting date)	1590 days	Tue 19/11/19	Tue 26/3/24 2FS+1 day,57F		0 days	Calendar Day			
3	DLP	Defects Liability Period and Landscape Establishment Works	365 days 1686 days	Thu 28/3/24	Thu 27/3/25 37FS+1 day,59		0 days	Calendar Day			14/8
)				Fri 14/8/20	Thu 27/3/25		<mark>0 days</mark> 0 days	Calendar Day Calendar Day			14/8
_		Planned Completion Planned Completion - Key Dates (cal. day)			Sat 28/10/23						
	KD1A	Planned Completion - Key Dates (cal. day) KD1A completion of AR3 in Portion B-1 (300days after starting date)	1170 days 0 days	Fri 14/8/20 Sat 12/9/20	Sat 28/10/23 Sat 12/9/20 121FF	21FF	0 days	Calendar Day			12/9 🔶
	KD1A KD1B	Planned Completion - Key Dates (cal. day) KD1A completion of AR3 in Portion B-1 (300days after starting date) KD1B completion of utilities diversion for commencement of Inlet Works No.1	1170 days	Fri 14/8/20		21FF 22FF	0 days 90 days	Calendar Day Calendar Day			-
		Planned Completion - Key Dates (cal. day) KD1A completion of AR3 in Portion B-1 (300days after starting date) KD1B completion of utilities diversion for commencement of Inlet Works No.1 in Portion B-2 (360days after starting date) KD1C completion of civil and structural works of Inlet Works No.1 in Portion	1170 days 0 days	Fri 14/8/20 Sat 12/9/20	Sat 12/9/20 121FF	22FF					12/9 🔶
3	KD1B KD1C	Planned Completion - Key Dates (cal. day) KD1A completion of AR3 in Portion B-1 (300days after starting date) KD1B completion of utilities diversion for commencement of Inlet Works No.1 in Portion B-2 (360days after starting date) KD1C completion of civil and structural works of Inlet Works No.1 in Portion B-2 (990days after starting date)	1170 days 0 days 0 days 0 days	Fri 14/8/20 Sat 12/9/20 Fri 14/8/20 Thu 4/8/22	Sat 12/9/20 121FF Fri 14/8/20 123FF Thu 4/8/22 175FF,174FF	22FF 23FF	90 days 0 days	Calendar Day Calendar Day			12/9 🔶
	KD1B	Planned Completion - Key Dates (cal. day) KD1A completion of AR3 in Portion B-1 (300days after starting date) KD1B completion of utilities diversion for commencement of Inlet Works No.1 in Portion B-2 (360days after starting date) KD1C completion of civil and structural works of Inlet Works No.1 in Portion	1170 days 0 days 0 days	Fri 14/8/20 Sat 12/9/20 Fri 14/8/20	Sat 12/9/20 121FF Fri 14/8/20 123FF Thu 4/8/22 175FF,174FF	22FF	90 days	Calendar Day			12/9 🔶
3	KD1B KD1C	Planned Completion - Key Dates (cal. day) KD1A completion of AR3 in Portion B-1 (300days after starting date) KD1B completion of utilities diversion for commencement of Inlet Works No.1 in Portion B-2 (360days after starting date) KD1C completion of civil and structural works of Inlet Works No.1 in Portion B-2 (990days after starting date) KD1D completion of civil and structural works of Primary Sedimentation Tanks in Portion B-3 (190days after starting date) KD1D completion of civil and structural works of Primary Sedimentation Tanks in Portion B-3 (190days after starting date) KD1E completion of civil and structural works of Bioreactor in Portion B-4	1170 days 0 days 0 days 0 days	Fri 14/8/20 Sat 12/9/20 Fri 14/8/20 Thu 4/8/22	Sat 12/9/20 121FF Fri 14/8/20 123FF Thu 4/8/22 175FF,174FF Mon 20/2/23 186FF,185FF	22FF 23FF	90 days 0 days	Calendar Day Calendar Day			12/9 🔶
3	KD1B KD1C KD1D KD1E	Planned Completion - Key Dates (cal. day) KD1A completion of AR3 in Portion B-1 (300days after starting date) KD1B completion of utilities diversion for commencement of Inlet Works No.1 in Portion B-2 (360days after starting date) KD1C completion of civil and structural works of Inlet Works No.1 in Portion B-2 (990days after starting date) KD1D completion of civil and structural works of Primary Sedimentation Tanks in Portion B-3 (1190days after starting date) KD1E completion of civil and structural works of Bioreactor in Portion B-4 (1,140days after starting date)	1170 days 0 days	Fri 14/8/20 Sat 12/9/20 Fri 14/8/20 Thu 4/8/22 Mon 20/2/23 Sat 31/12/22	Sat 12/9/20 121FF Fri 14/8/20 123FF Thu 4/8/22 175FF,174FF Mon 20/2/23 186FF,185FF Sat 31/12/22 197FF,198FF	22FF 23FF 24FF 25FF	90 days 0 days 0 days 0 days	Calendar Day Calendar Day Calendar Day Calendar Day			12/9 🔶
3 4 5 5	KD1B KD1C KD1D KD1E KD1F	Planned Completion - Key Dates (cal. day) KD1A completion of AR3 in Portion B-1 (300days after starting date) KD1B completion of utilities diversion for commencement of Inlet Works No.1 in Portion B-2 (360days after starting date) KD1C completion of civil and structural works of Inlet Works No.1 in Portion B-2 (990days after starting date) KD1D completion of civil and structural works of Primary Sedimentation Tanks in Portion B-3 (1190days after starting date) KD1E completion of civil and structural works of Bioreactor in Portion B-4 (1,140days after starting date) KD1F completion of civil and structural works of MFB from B2 floor to 1st floor level in Portion B-5 (800days after starting date)	1170 days 0 days 0 days 0 days 0 days 0 days 0 days 0 days	Fri 14/8/20 Sat 12/9/20 Fri 14/8/20 Thu 4/8/22 Mon 20/2/23 Sat 31/12/22 Tue 25/1/22	Sat 12/9/20 121FF Fri 14/8/20 123FF Thu 4/8/22 175FF,174FF Mon 20/2/23 186FF,185FF Sat 31/12/22 197FF,198FF Tue 25/1/22 219FF,220FF	22FF 23FF 24FF 25FF 26FF	90 days 0 days 0 days 0 days 0 days	Calendar Day Calendar Day Calendar Day Calendar Day Calendar Day			12/9 ♠ 14/8 ♠
	KD1B KD1C KD1D KD1E	Planned Completion - Key Dates (cal. day) KD1A completion of AR3 in Portion B-1 (300days after starting date) KD1B completion of utilities diversion for commencement of Inlet Works No.1 in Portion B-2 (360days after starting date) KD1C completion of civil and structural works of Inlet Works No.1 in Portion B-2 (990days after starting date) KD1D completion of civil and structural works of Primary Sedimentation Tanks in Portion B-3 (1190days after starting date) KD1E completion of civil and structural works of Bioreactor in Portion B-4 (1,140days after starting date) KD1F completion of civil and structural works of Bioreactor in Portion B-4 (1,140days after starting date) KD1F completion of civil and structural works of MFB from B2 floor to 1st floor	1170 days 0 days	Fri 14/8/20 Sat 12/9/20 Fri 14/8/20 Thu 4/8/22 Mon 20/2/23 Sat 31/12/22	Sat 12/9/20 121FF Fri 14/8/20 123FF Thu 4/8/22 175FF,174FF Mon 20/2/23 186FF,185FF Sat 31/12/22 197FF,198FF Tue 25/1/22 219FF,220FF	22FF 23FF 24FF 25FF	90 days 0 days 0 days 0 days	Calendar Day Calendar Day Calendar Day Calendar Day			12/9 ♠ 14/8 ♠
3	KD1B KD1C KD1D KD1E KD1F	Planned Completion - Key Dates (cal. day) KD1A completion of AR3 in Portion B-1 (300days after starting date) KD1B completion of utilities diversion for commencement of Inlet Works No.1 in Portion B-2 (360days after starting date) KD1C completion of civil and structural works of Inlet Works No.1 in Portion B-2 (990days after starting date) KD1C completion of civil and structural works of Primary Sedimentation Tanks in Portion B-3 (190days after starting date) KD1E completion of civil and structural works of Bioreactor in Portion B-4 (1,140days after starting date) KD1E completion of civil and structural works of MFB from B2 floor to 1st floor level in Portion B-5 (800days after starting date) KD1G completion of civil and structural works of MFB in Portion B-5 (950days after starting date) KD1G completion of civil and structural works of SAS Pumping Station in	1170 days 0 days 0 days 0 days 0 days 0 days 0 days 0 days	Fri 14/8/20 Sat 12/9/20 Fri 14/8/20 Thu 4/8/22 Mon 20/2/23 Sat 31/12/22 Tue 25/1/22	Sat 12/9/20 121FF Fri 14/8/20 123FF Thu 4/8/22 175FF,174FF Mon 20/2/23 186FF,185FF Sat 31/12/22 197FF,198FF Tue 25/1/22 219FF,220FF	22FF 23FF 24FF 25FF 26FF 27FF	90 days 0 days 0 days 0 days 0 days	Calendar Day Calendar Day Calendar Day Calendar Day Calendar Day			12/9 ♠ 14/8 ♠
3 4 5 6 7 8	KD1B KD1C KD1D KD1E KD1F KD1G	Planned Completion - Key Dates (cal. day) KD1A completion of AR3 in Portion B-1 (300days after starting date) KD1B completion of utilities diversion for commencement of Inlet Works No.1 in Portion B-2 (360days after starting date) KD1C completion of civil and structural works of Inlet Works No.1 in Portion B-2 (990days after starting date) KD1D completion of civil and structural works of Inlet Works No.1 in Portion B-2 (190days after starting date) KD1D completion of civil and structural works of Primary Sedimentation Tanks in Portion B-3 (1190days after starting date) KD1E completion of civil and structural works of Bioreactor in Portion B-4 (1,140days after starting date) KD1F completion of civil and structural works of MFB from B2 floor to 1st floor level in Portion B-5 (800days after starting date) KD1G completion of civil and structural works of MFB in Portion B-5 (950days after starting date) KD1G completion of civil and structural works of SAS Pumping Station in Portion B-6 (630days after starting date)	1170 days 0 days	Fri 14/8/20 Sat 12/9/20 Fri 14/8/20 Thu 4/8/22 Mon 20/2/23 Sat 31/12/22 Tue 25/1/22 Sat 25/6/22	Sat 12/9/20 121FF Fri 14/8/20 123FF Thu 4/8/22 175FF,174FF Mon 20/2/23 186FF,185FF Sat 31/12/22 197FF,198FF Tue 25/1/22 219FF,220FF Sat 25/6/22 221FF,222FF	22FF 23FF 24FF 25FF 26FF 27FF	90 days 0 days 0 days 0 days 0 days 0 days 0 days 0 days	Calendar Day Calendar Day Calendar Day Calendar Day Calendar Day Calendar Day Calendar Day			12/9 ♠ 14/8 ♠ 25/*
3 1 5 7 3	KD1B KD1C KD1D KD1E KD1F KD1G KD1H KD11	Planned Completion - Key Dates (cal. day) KD1A completion of AR3 in Portion B-1 (300days after starting date) KD1B completion of utilities diversion for commencement of Inlet Works No.1 in Portion B-2 (360days after starting date) KD1C completion of civil and structural works of Inlet Works No.1 in Portion B-2 (990days after starting date) KD1D completion of civil and structural works of Primary Sedimentation Tanks in Portion B-3 (1190days after starting date) KD1E completion of civil and structural works of Bioreactor in Portion B-4 (1,140days after starting date) KD1F completion of civil and structural works of MFB from B2 floor to 1st floor level in Portion B-5 (800days after starting date) KD1F completion of civil and structural works of MFB in Portion B-5 (950days after starting date) KD1F completion of civil and structural works of MFB in Portion B-5 (950days after starting date) KD1H completion of civil and structural works of SAS Pumping Station in Portion B-6 (630days after starting date) KD1H completion of civil and structural works of SAS Pumping Station in Portion B-7A (150days after access date of B-7A)	1170 days 0 days	Fri 14/8/20 Sat 12/9/20 Fri 14/8/20 Thu 4/8/22 Mon 20/2/23 Sat 31/12/22 Tue 25/1/22 Sat 25/6/22 Mon 9/8/21 Sat 30/1/21	Sat 12/9/20 121FF Fri 14/8/20 123FF Thu 4/8/22 175FF,174FF Mon 20/2/23 186FF,185FF Sat 31/12/22 197FF,198FF Tue 25/1/22 219FF,220FF Sat 25/6/22 221FF,222FF Mon 9/8/21 231FF,230FF Sat 30/1/21 280FF	22FF 23FF 24FF 25FF 26FF 27FF 28FF 29FF	90 days 0 days 0 days 0 days 0 days 0 days 0 days 0 days 0 days	Calendar Day Calendar Day Calendar Day Calendar Day Calendar Day Calendar Day Calendar Day Calendar Day			12/9 ↓ 14/8 ↓ 25/ 9/8 ↓ 30/1 ↓
5 5 7 5	KD1B KD1C KD1D KD1E KD1F KD1G KD1H	Planned Completion - Key Dates (cal. day) KD1A completion of AR3 in Portion B-1 (300days after starting date) KD1B completion of utilities diversion for commencement of Inlet Works No.1 in Portion B-2 (360days after starting date) KD1C completion of civil and structural works of Inlet Works No.1 in Portion B-2 (990days after starting date) KD1C completion of civil and structural works of Inlet Works No.1 in Portion B-2 (990days after starting date) KD1D completion of civil and structural works of Primary Sedimentation Tanks in Portion B-3 (1190days after starting date) KD1E completion of civil and structural works of Bioreactor in Portion B-4 (1,140days after starting date) KD1F completion of civil and structural works of MFB from B2 floor to 1st floor level in Portion B-5 (800days after starting date) KD1G completion of civil and structural works of MFB in Portion B-5 (950days after starting date) KD1G completion of civil and structural works of SAS Pumping Station in Portion B-6 (630days after starting date) KD1H completion of civil and structural works of SAS Pumping Station in Portion B-6 (300days after starting date)	1170 days 0 days	Fri 14/8/20 Sat 12/9/20 Fri 14/8/20 Thu 4/8/22 Mon 20/2/23 Sat 31/12/22 Tue 25/1/22 Sat 25/6/22 Mon 9/8/21	Sat 12/9/20 121FF Fri 14/8/20 123FF Thu 4/8/22 175FF,174FF Mon 20/2/23 186FF,185FF Sat 31/12/22 197FF,198FF Tue 25/1/22 219FF,220FF Sat 25/6/22 221FF,220FF Mon 9/8/21 231FF,230FF	22FF 23FF 24FF 25FF 26FF 27FF 28FF 29FF	90 days 0 days 0 days 0 days 0 days 0 days 0 days 0 days	Calendar Day Calendar Day Calendar Day Calendar Day Calendar Day Calendar Day Calendar Day			1219 ↓ 14/8 ◆ 25/ 9/8 ◆ 30/1 ◆
3 5 7 3)	KD1B KD1C KD1D KD1E KD1F KD1G KD1H KD11	Planned Completion - Key Dates (cal. day) KD1A completion of AR3 in Portion B-1 (300days after starting date) KD1B completion of utilities diversion for commencement of Inlet Works No.1 in Portion B-2 (360days after starting date) KD1C completion of civil and structural works of Inlet Works No.1 in Portion B-2 (990days after starting date) KD1D completion of civil and structural works of Primary Sedimentation Tanks in Portion B-3 (1190days after starting date) KD1F completion of civil and structural works of Bioreactor in Portion B-4 (1,140days after starting date) KD1F completion of civil and structural works of MFB from B2 floor to 1st floor level in Portion B-5 (800days after starting date) KD1F completion of civil and structural works of MFB in Portion B-5 (950days after starting date) KD1H completion of civil and structural works of SAS Pumping Station in Portion B-6 (630days after starting date) KD1H completion of civil and structural works of SAS Pumping Station in Portion B-6 (630days after starting date) KD1H completion of civil and structural works of SAS Pumping Station in Portion B-7A (150days after access date of B-7A) KD1J completion of auxiliary facilites in Portion B-7 (800days after starting date) KD1J completion of auxiliary facilites in Portion B-7 (800days after starting date)	1170 days 0 days	Fri 14/8/20 Sat 12/9/20 Fri 14/8/20 Thu 4/8/22 Mon 20/2/23 Sat 31/12/22 Tue 25/1/22 Sat 25/6/22 Mon 9/8/21 Sat 30/1/21	Sat 12/9/20 121FF Fri 14/8/20 123FF Thu 4/8/22 175FF,174FF Mon 20/2/23 186FF,185FF Sat 31/12/22 197FF,198FF Tue 25/1/22 219FF,220FF Sat 25/6/22 221FF,222FF Mon 9/8/21 231FF,230FF Sat 30/1/21 280FF	22FF 23FF 24FF 25FF 26FF 27FF 28FF 29FF	90 days 0 days 0 days 0 days 0 days 0 days 0 days 0 days 0 days	Calendar Day Calendar Day Calendar Day Calendar Day Calendar Day Calendar Day Calendar Day Calendar Day			12/9 ↓ 14/8 ↓ 25/ 9/8 ↓ 30/1 ↓
3 5 7 7 9	KD1B KD1C KD1D KD1E KD1F KD1G KD1H KD11 KD1J KD2A	Planned Completion - Key Dates (cal. day) KD1A completion of AR3 in Portion B-1 (300days after starting date) KD1B completion of utilities diversion for commencement of Inlet Works No.1 in Portion B-2 (360days after starting date) KD1C completion of civil and structural works of Inlet Works No.1 in Portion B-2 (990days after starting date) KD1C completion of civil and structural works of Primary Sedimentation Tanks in Portion B-3 (1190days after starting date) KD1E completion of civil and structural works of Bioreactor in Portion B-4 (1,140days after starting date) KD1E completion of civil and structural works of Bioreactor in Portion B-4 (1,140days after starting date) KD1F completion of civil and structural works of MFB from B2 floor to 1st floor level in Portion B-5 (800days after starting date) KD1G completion of civil and structural works of MFB in Portion B-5 (950days after starting date) KD1H completion of civil and structural works of SAS Pumping Station in Portion B-6 (630days after starting date) KD1H completion of civil and structural works of SAS Pumping Station in Portion B-7A (150days after access date of B-7A) KD1J completion of auxiliary facilites in Portion B-7 (800days after starting date) KD1J completion of auxiliary facilites in Portion B-7 (800days after starting date) KD2A completion of effluent pipes to UV system and connection to its downstream in Portion B-9 (495days after starting date)	1170 days 0 days	Fri 14/8/20 Sat 12/9/20 Fri 14/8/20 Thu 4/8/22 Mon 20/2/23 Sat 31/12/22 Tue 25/1/22 Sat 25/6/22 Mon 9/8/21 Sat 30/1/21 Wed 26/1/22 Sat 27/3/21	Sat 12/9/20 121FF Fri 14/8/20 123FF Thu 4/8/22 175FF,174FF Mon 20/2/23 186FF,185FF Sat 31/12/22 197FF,198FF Tue 25/1/22 219FF,220FF Sat 25/6/22 221FF,222FF Mon 9/8/21 231FF,230FF Sat 30/1/21 280FF Wed 26/1/22 276FF,275FF,2 Sat 27/3/21 283FF	22FF 23FF 24FF 25FF 26FF 27FF 28FF 29FF 730FF 31FF	90 days 0 days	Calendar Day Calendar Day Calendar Day Calendar Day Calendar Day Calendar Day Calendar Day Calendar Day Calendar Day Calendar Day			129 ↓ 14/8 ↓ 25/ 9/8 ↓ 30/1 ↓ 26/ 27/3 ↓
3 5 7 3 9 0 1 2	KD1B KD1C KD1D KD1E KD1F KD1G KD1H KD11 KD1J KD2A KD2B	Planned Completion - Key Dates (cal. day) KD1A completion of AR3 in Portion B-1 (300days after starting date) KD1B completion of utilities diversion for commencement of Inlet Works No.1 in Portion B-2 (360days after starting date) KD1C completion of civil and structural works of Inlet Works No.1 in Portion B-2 (990days after starting date) KD1D completion of civil and structural works of Primary Sedimentation Tanks in Portion B-3 (1190days after starting date) KD1F completion of civil and structural works of Bioreactor in Portion B-4 (1,140days after starting date) KD1F completion of civil and structural works of MFB from B2 floor to 1st floor level in Portion B-5 (800days after starting date) KD1F completion of civil and structural works of MFB in Portion B-5 (950days after starting date) KD1H completion of civil and structural works of SAS Pumping Station in Portion B-6 (630days after starting date) KD1H completion of civil and structural works of SAS Pumping Station in Portion B-6 (630days after starting date) KD1H completion of civil and structural works of SAS Pumping Station in Portion B-7A (150days after access date of B-7A) KD1J completion of auxiliary facilites in Portion B-7 (800days after starting date) KD1J completion of auxiliary facilites in Portion B-7 (800days after starting date)	1170 days 0 days	Fri 14/8/20 Sat 12/9/20 Fri 14/8/20 Thu 4/8/22 Mon 20/2/23 Sat 31/12/22 Tue 25/1/22 Sat 25/6/22 Mon 9/8/21 Sat 30/1/21 Wed 26/1/22 Sat 27/3/21 Thu 3/9/20	Sat 12/9/20 121FF Fri 14/8/20 123FF Thu 4/8/22 175FF,174FF Mon 20/2/23 186FF,185FF Sat 31/12/22 197FF,198FF Tue 25/1/22 219FF,220FF Sat 25/6/22 221FF,220FF Mon 9/8/21 231FF,230FF Sat 30/1/21 280FF Wed 26/1/22 276FF,275FF,2	22FF 23FF 24FF 25FF 26FF 27FF 28FF 29FF 730FF 31FF 32FF	90 days 0 days 0 days 0 days 0 days 0 days 0 days 0 days 0 days 0 days	Calendar Day Calendar Day Calendar Day Calendar Day Calendar Day Calendar Day Calendar Day Calendar Day Calendar Day			129 ↓ 14/8 ↓ 25/ 9/8 ↓ 30/1 ↓ 26/
3 5 7 3 9 0 1 2	KD1B KD1C KD1D KD1E KD1F KD1G KD1H KD11 KD1J KD2A	Planned Completion - Key Dates (cal. day) KD1A completion of AR3 in Portion B-1 (300days after starting date) KD1B completion of utilities diversion for commencement of Inlet Works No.1 in Portion B-2 (360days after starting date) KD1C completion of civil and structural works of Inlet Works No.1 in Portion B-2 (900days after starting date) KD1D completion of civil and structural works of Inlet Works No.1 in Portion B-2 (190days after starting date) KD1D completion of civil and structural works of Primary Sedimentation Tanks in Portion B-3 (1190days after starting date) KD1E completion of civil and structural works of Bioreactor in Portion B-4 (1,140days after starting date) KD1F completion of civil and structural works of MFB from B2 floor to 1st floor level in Portion B-5 (800days after starting date) KD1G completion of civil and structural works of MFB in Portion B-5 (950days after starting date) KD1G completion of civil and structural works of SAS Pumping Station in Portion B-6 (630days after starting date) KD11 completion of civil and structural works of SAS Pumping Station in Portion B-6 (630days after starting date) KD11 completion of auxiliary facilities in Portion B-7 (800days after starting date) KD1J completion of auxiliary facilities in Portion B-7 (800days after starting date) KD2A completion of effluent pipes to UV system and connection to its downstream in Portion B-9 (495days after starting date) KD2A completion of effluent pipes to UV system and connection to its downstream in Portion B-9 (495days	1170 days0 days	Fri 14/8/20 Sat 12/9/20 Fri 14/8/20 Thu 4/8/22 Mon 20/2/23 Sat 31/12/22 Tue 25/1/22 Sat 25/6/22 Mon 9/8/21 Sat 30/1/21 Wed 26/1/22 Sat 27/3/21	Sat 12/9/20 121FF Fri 14/8/20 123FF Thu 4/8/22 175FF,174FF Mon 20/2/23 186FF,185FF Sat 31/12/22 197FF,198FF Tue 25/1/22 219FF,220FF Sat 25/6/22 221FF,222FF Mon 9/8/21 231FF,230FF Sat 30/1/21 280FF Wed 26/1/22 276FF,275FF,2 Sat 27/3/21 283FF	22FF 23FF 24FF 25FF 26FF 27FF 28FF 29FF 730FF 31FF	90 days 0 days	Calendar Day Calendar Day Calendar Day Calendar Day Calendar Day Calendar Day Calendar Day Calendar Day Calendar Day Calendar Day			12/9 ↓ 14/8 ↓ 25/ 9/8 ↓ 30/1 ↓ 26/ 27/3 ↓
5 5 7 7 9	KD1B KD1C KD1D KD1E KD1F KD1G KD1H KD11 KD1J KD2A KD2B	Planned Completion - Key Dates (cal. day) KD1A completion of AR3 in Portion B-1 (300days after starting date) KD1B completion of utilities diversion for commencement of Inlet Works No.1 in Portion B-2 (360days after starting date) KD1C completion of civil and structural works of Inlet Works No.1 in Portion B-2 (990days after starting date) KD1D completion of civil and structural works of Primary Sedimentation Tanks in Portion B-3 (1190days after starting date) KD1E completion of civil and structural works of Bioreactor in Portion B-4 (1,140days after starting date) KD1F completion of civil and structural works of MFB from B2 floor to 1st floor level in Portion B-5 (800days after starting date) KD1G completion of civil and structural works of MFB in Portion B-5 (950days after starting date) KD1H completion of civil and structural works of SAS Pumping Station in Portion B-6 (630days after starting date) KD1H completion of civil and structural works of SAS Pumping Station in Portion B-6 (630days after starting date) KD1I completion alternation works for existing Power House in Portion B-7A (150days after access date of B-7A) KD1J completion of auxiliary facilites in Portion B-7 (800days after starting date) KD2A completion of effluent pipes to UV system and connection to its downstream in Portion B-8 (492days after starting date) KD2A completion of air supply main alternation to existing air blower house No.2 in Portion B-8 (420days after starting date)	1170 days0 days	Fri 14/8/20 Sat 12/9/20 Fri 14/8/20 Thu 4/8/22 Mon 20/2/23 Sat 31/12/22 Tue 25/1/22 Sat 25/6/22 Mon 9/8/21 Sat 30/1/21 Wed 26/1/22 Sat 27/3/21 Thu 3/9/20	Sat 12/9/20 121FF Fri 14/8/20 123FF Thu 4/8/22 175FF,174FF Mon 20/2/23 186FF,185FF Sat 31/12/22 197FF,198FF Tue 25/1/22 219FF,220FF Sat 25/6/22 221FF,220FF Mon 9/8/21 231FF,220FF Sat 30/1/21 280FF Wed 26/1/22 276FF,275FF,2 Sat 27/3/21 283FF Thu 3/9/20 279FF	22FF 23FF 24FF 25FF 26FF 27FF 28FF 29FF 730FF 31FF 32FF	90 days 0 days 130 days	Calendar Day Calendar Day			129 ↓ 14/8 ↓ 25/ 9/8 ↓ 30/1 ↓ 26/ 27/3 ↓
	KD1B KD1C KD1D KD1E KD1F KD1G KD1H KD11 KD1J KD2A KD2B KD2A KD2A	Planned Completion - Key Dates (cal. day) KD1A completion of AR3 in Portion B-1 (300days after starting date) KD1B completion of utilities diversion for commencement of Inlet Works No.1 in Portion B-2 (360days after starting date) KD1C completion of civil and structural works of Inlet Works No.1 in Portion B-2 (990days after starting date) KD1D completion of civil and structural works of Primary Sedimentation Tanks in Portion B-3 (1190days after starting date) KD1F completion of civil and structural works of Bioreactor in Portion B-4 (1,140days after starting date) KD1F completion of civil and structural works of MFB from B2 floor to 1st floor level in Portion B-5 (800days after starting date) KD1F completion of civil and structural works of MFB in Portion B-5 (950days after starting date) KD1H completion of civil and structural works of SAS Pumping Station in Portion B-6 (630days after starting date) KD1H completion alternation works for existing Power House in Portion B-7A (150days after access date of B-7A) KD1J completion of auxiliary facilites in Portion B-7 (800days after starting date) KD2A completion of effluent pipes to UV system and connection to its downstream in Portion B-8 (420days after starting date) KD2A completion of air supply main alternation to existing air blower house No.2 in Portion B-8 (420days after starting date) KD2A completion of all utilities and road works (1440days after starting date) KD3A completion of all utilities and road works (1440days after starting date) <	1170 days 0 days	Fri 14/8/20 Sat 12/9/20 Fri 14/8/20 Thu 4/8/22 Mon 20/2/23 Sat 31/12/22 Tue 25/1/22 Sat 25/6/22 Mon 9/8/21 Sat 30/1/21 Wed 26/1/22 Sat 27/3/21 Thu 3/9/20 Sat 28/10/23 Fri 6/5/22 Wed 23/8/23	Sat 12/9/20 121FF Fri 14/8/20 123FF Thu 4/8/22 175FF,174FF Mon 20/2/23 186FF,185FF Sat 31/12/22 197FF,198FF Tue 25/1/22 219FF,220FF Sat 25/6/22 221FF,220FF Mon 9/8/21 231FF,230FF Sat 30/1/21 280FF Wed 26/1/22 276FF,275FF,2 Sat 27/3/21 283FF Thu 3/9/20 279FF Sat 28/10/23 289FF Thu 27/3/25 Wed 23/8/23 277FF,271FF,2	22FF 23FF 24FF 25FF 26FF 27FF 28FF 29FF 730FF 31FF 32FF 33FF	90 days 0 days 130 days 0 d	Calendar Day Calendar Day			129 ↓ 14/8 ↓ 25/ 9/8 ↓ 30/1 ↓ 26/ 27/3 ↓
	KD1B KD1C KD1D KD1E KD1F KD1G KD1H KD11 KD1J KD2A KD2A KD2A KD2A SW1 SW2	Planned Completion - Key Dates (cal. day) KD1A completion of AR3 in Portion B-1 (300days after starting date) KD1B completion of utilities diversion for commencement of Inlet Works No.1 in Portion B-2 (900days after starting date) KD1C completion of civil and structural works of Inlet Works No.1 in Portion B-2 (900days after starting date) KD1D completion of civil and structural works of Primary Sedimentation Tanks in Portion B-3 (1190days after starting date) KD1E completion of civil and structural works of Bioreactor in Portion B-4 (1,140days after starting date) KD1F completion of civil and structural works of MFB from B2 floor to 1st floor level in Portion B-5 (800days after starting date) KD1F completion of civil and structural works of MFB in Portion B-5 (950days after starting date) KD1H completion of civil and structural works of SAS Pumping Station in Portion B-6 (630days after starting date) KD1H completion of civil and structural works of SAS Pumping Station in Portion B-6 (630days after starting date) KD1J completion of auxiliary facilites in Portion B-7 (800days after starting date) KD1J completion of auxiliary facilites in Portion B-7 (800days after starting date) KD2A completion of effluent pipes to UV system and connection to its downstream in Portion B-8 (495days after starting date) KD2A completion of all supply main alternation to existing air blower house No.2 in Portion B-8 (425days after starting date) KD2A completion of all supply main alternating date) KD2A	1170 days 0 days	Fri 14/8/20 Sat 12/9/20 Fri 14/8/20 Thu 4/8/22 Mon 20/2/23 Sat 31/12/22 Tue 25/1/22 Sat 25/6/22 Mon 9/8/21 Sat 30/1/21 Wed 26/1/22 Sat 27/3/21 Thu 3/9/20 Sat 28/10/23 Fri 6/5/22 Wed 23/8/23 Fri 6/5/22	Sat 12/9/20 121FF Fri 14/8/20 123FF Thu 4/8/20 123FF Mon 20/2/23 186FF,174FF Sat 31/12/22 197FF,198FF Tue 25/1/22 219FF,220FF Sat 25/6/22 221FF,222FF Mon 9/8/21 231FF,230FF Sat 30/1/21 280FF Wed 26/1/22 276FF,275FF,2 Sat 27/3/21 283FF Thu 3/9/20 279FF Sat 28/10/23 289FF Thu 27/3/25 Wed 23/8/23 277FF,271FF,2 Fri 6/5/22 284FF,287FF,2	22FF 23FF 24FF 25FF 26FF 27FF 28FF 29FF 30FF 32FF 33FF 635FF 635FF	90 days 0 days 0 days 0 days 0 days 0 days 0 days 0 days 0 days 0 days 130 days 0 d	Calendar Day Calendar Day			129 ↓ 14/8 ↓ 25/ 9/8 ↓ 30/1 ↓ 26/ 27/3 ↓
	KD1B KD1C KD1D KD1E KD1F KD1G KD1H KD11 KD1J KD2A KD2B KD2A KD2A	Planned Completion - Key Dates (cal. day) KD1A completion of AR3 in Portion B-1 (300days after starting date) KD1B completion of utilities diversion for commencement of Inlet Works No.1 in Portion B-2 (360days after starting date) KD1C completion of civil and structural works of Inlet Works No.1 in Portion B-2 (990days after starting date) KD1D completion of civil and structural works of Primary Sedimentation Tanks in Portion B-3 (1190days after starting date) KD1F completion of civil and structural works of Bioreactor in Portion B-4 (1,140days after starting date) KD1F completion of civil and structural works of MFB from B2 floor to 1st floor level in Portion B-5 (800days after starting date) KD1F completion of civil and structural works of MFB in Portion B-5 (950days after starting date) KD1H completion of civil and structural works of SAS Pumping Station in Portion B-6 (630days after starting date) KD1H completion alternation works for existing Power House in Portion B-7A (150days after access date of B-7A) KD1J completion of auxiliary facilites in Portion B-7 (800days after starting date) KD2A completion of effluent pipes to UV system and connection to its downstream in Portion B-8 (420days after starting date) KD2A completion of air supply main alternation to existing air blower house No.2 in Portion B-8 (420days after starting date) KD2A completion of all utilities and road works (1440days after starting date) KD3A completion of all utilities and road works (1440days after starting date) <	1170 days 0 days	Fri 14/8/20 Sat 12/9/20 Fri 14/8/20 Thu 4/8/22 Mon 20/2/23 Sat 31/12/22 Tue 25/1/22 Sat 25/6/22 Mon 9/8/21 Sat 30/1/21 Wed 26/1/22 Sat 27/3/21 Thu 3/9/20 Sat 28/10/23 Fri 6/5/22 Wed 23/8/23	Sat 12/9/20 121FF Fri 14/8/20 123FF Thu 4/8/22 175FF,174FF Mon 20/2/23 186FF,185FF Sat 31/12/22 197FF,198FF Tue 25/1/22 219FF,220FF Sat 25/6/22 221FF,220FF Mon 9/8/21 231FF,230FF Sat 30/1/21 280FF Wed 26/1/22 276FF,275FF,2 Sat 27/3/21 283FF Thu 3/9/20 279FF Sat 28/10/23 289FF Thu 27/3/25 Wed 23/8/23 277FF,271FF,2	22FF 23FF 24FF 25FF 26FF 27FF 28FF 29FF 30FF 32FF 33FF 635FF 635FF	90 days 0 days 130 days 0 d	Calendar Day Calendar Day			129 ↓ 14/8 ↓ 25/ 9/8 ↓ 30/1 ↓ 26/ 27/3 ↓
	KD1B KD1C KD1D KD1E KD1F KD1G KD1H KD11 KD1J KD2A KD2A KD2A KD2A SW1 SW2	Planned Completion - Key Dates (cal. day) KD1A completion of AR3 in Portion B-1 (300days after starting date) KD1B completion of utilities diversion for commencement of Inlet Works No.1 in Portion B-2 (360days after starting date) KD1C completion of civil and structural works of Inlet Works No.1 in Portion B-2 (990days after starting date) KD1C completion of civil and structural works of Primary Sedimentation Tanks in Portion B-3 (1190days after starting date) KD1E completion of civil and structural works of Bioreactor in Portion B-4 (1,140days after starting date) KD1F completion of civil and structural works of MFB from B2 floor to 1st floor level in Portion B-5 (800days after starting date) KD1G completion of civil and structural works of MFB in Portion B-5 (950days after starting date) KD1H completion of civil and structural works of SAS Pumping Station in Portion B-6 (630days after starting date) KD1I completion alternation works for existing Power House in Portion B-7A (150days after access date of B-7A) KD1J completion of effluent pipes to UV system and connection to its downstream in Portion B-8 (492days after starting date) KD2A completion of all utilities and road works (1440days after starting date) KD3A completion of all utilities and road works (1440days after starting date) KD2A completion of all utilities and road works (1440days after starting date) KD2A completion of all utilities and road works (1440days after starting date) KD3A completion of all utilities and r	1170 days 0 days	Fri 14/8/20 Sat 12/9/20 Fri 14/8/20 Thu 4/8/22 Mon 20/2/23 Sat 31/12/22 Tue 25/1/22 Sat 25/6/22 Mon 9/8/21 Sat 30/1/21 Wed 26/1/22 Sat 27/3/21 Thu 3/9/20 Sat 28/10/23 Fri 6/5/22 Wed 23/8/23 Fri 6/5/22 Tue 26/3/24 Sat 13/1/24	Sat 12/9/20 121FF Fri 14/8/20 123FF Thu 4/8/22 175FF,174FF Mon 20/2/23 186FF,185FF Sat 31/12/22 197FF,198FF Tue 25/1/22 219FF,220FF Sat 25/6/22 221FF,220FF Sat 25/6/22 221FF,220FF Sat 30/1/21 280FF Wed 26/1/22 276FF,275FF,2 Sat 27/3/21 283FF Thu 3/9/20 279FF Sat 28/10/23 289FF Thu 27/3/25 Wed 23/8/23 277FF,271FF,2 Fri 6/5/22 284FF,287FF,2 Tue 26/3/24 281FF,291FF,2 Tue 26/3/24 57FF Thu 27/3/25 294FF	22FF 23FF 24FF 25FF 26FF 27FF 28FF 29FF 30FF 32FF 33FF 635FF 635FF	90 days 0 day	Calendar Day Calendar Day			129 ↓ 14/8 ↓ 25/ 9/8 ↓ 30/1 ↓ 26/ 27/3 ↓
	KD1B KD1C KD1D KD1E KD1F KD1G KD1H KD11 KD1J KD2A KD2B KD2A KD2B KD3A SW1 SW2 SW3	Planned Completion - Key Dates (cal. day) KD1A completion of AR3 in Portion B-1 (300days after starting date) KD1B completion of utilities diversion for commencement of Inlet Works No.1 in Portion B-2 (360days after starting date) KD1C completion of civil and structural works of Inlet Works No.1 in Portion B-2 (990days after starting date) KD1C completion of civil and structural works of Primary Sedimentation Tanks in Portion B-3 (1190days after starting date) KD1E completion of civil and structural works of Bioreactor in Portion B-4 (1,140days after starting date) KD1F completion of civil and structural works of MFB from B2 floor to 1st floor level in Portion B-5 (800days after starting date) KD1F completion of civil and structural works of MFB in Portion B-5 (950days after starting date) KD1H completion of civil and structural works of SAS Pumping Station in Portion B-6 (630days after starting date) KD11 completion of civil and structural works of SAS Pumping Station in Portion B-6 (630days after starting date) KD11 completion of auxiliary facilites in Portion B-7 (800days after starting date) KD11 completion of auxiliary facilites in Portion B-7 (800days after starting date) KD2A completion of ail supply main alternation to existing air blower house No.2 in Portion B-8 (420days after starting date) KD2A completion of all supply main alternation to existing air blower house No.2 in Portion B-8 (420days after starting date) KD2A completion of all utilities and road works (1440days after starting date) </td <td>1170 days 0 days</td> <td>Fri 14/8/20 Sat 12/9/20 Fri 14/8/20 Thu 4/8/22 Mon 20/2/23 Sat 31/12/22 Tue 25/1/22 Sat 25/6/22 Mon 9/8/21 Sat 30/1/21 Wed 26/1/22 Sat 27/3/21 Thu 3/9/20 Sat 28/10/23 Fri 6/5/22 Wed 23/8/23 Fri 6/5/22 Tue 26/3/24 Sat 13/1/24 Thu 27/3/25 Mon 18/11/19</td> <td>Sat 12/9/20 121FF Fri 14/8/20 123FF Thu 4/8/22 175FF,174FF Mon 20/2/23 186FF,185FF Sat 31/12/22 197FF,198FF Tue 25/1/22 219FF,220FF Sat 25/6/22 221FF,222FF Mon 9/8/21 231FF,230FF Sat 30/1/21 280FF Wed 26/1/22 276FF,275FF,2 Sat 27/3/21 283FF Thu 3/9/20 279FF Sat 28/10/23 289FF Thu 27/3/25 Wed 23/8/23 277FF,271FF,2 Fri 6/5/22 284FF,287FF,2 Tue 26/3/24 281FF,291FF,2 Tue 26/3/24 57FF Thu 27/3/25 294FF Fri 15/4/22</td> <td>22FF 23FF 24FF 25FF 26FF 27FF 28FF 29FF 730FF 31FF 32FF 33FF 635FF 635FF 637FF,58FF</td> <td>90 days 0 day</td> <td>Calendar Day Calendar Day</td> <td></td> <td>18/11</td> <td>129 • 14/8 • 30/1 • 26/ 27/3 •</td>	1170 days 0 days	Fri 14/8/20 Sat 12/9/20 Fri 14/8/20 Thu 4/8/22 Mon 20/2/23 Sat 31/12/22 Tue 25/1/22 Sat 25/6/22 Mon 9/8/21 Sat 30/1/21 Wed 26/1/22 Sat 27/3/21 Thu 3/9/20 Sat 28/10/23 Fri 6/5/22 Wed 23/8/23 Fri 6/5/22 Tue 26/3/24 Sat 13/1/24 Thu 27/3/25 Mon 18/11/19	Sat 12/9/20 121FF Fri 14/8/20 123FF Thu 4/8/22 175FF,174FF Mon 20/2/23 186FF,185FF Sat 31/12/22 197FF,198FF Tue 25/1/22 219FF,220FF Sat 25/6/22 221FF,222FF Mon 9/8/21 231FF,230FF Sat 30/1/21 280FF Wed 26/1/22 276FF,275FF,2 Sat 27/3/21 283FF Thu 3/9/20 279FF Sat 28/10/23 289FF Thu 27/3/25 Wed 23/8/23 277FF,271FF,2 Fri 6/5/22 284FF,287FF,2 Tue 26/3/24 281FF,291FF,2 Tue 26/3/24 57FF Thu 27/3/25 294FF Fri 15/4/22	22FF 23FF 24FF 25FF 26FF 27FF 28FF 29FF 730FF 31FF 32FF 33FF 635FF 635FF 637FF,58FF	90 days 0 day	Calendar Day Calendar Day		18/11	129 • 14/8 • 30/1 • 26/ 27/3 •
3 4 5 7 3 0 1 2 3 4 5 5 7 3 4 5 5 7 3	KD1B KD1C KD1D KD1E KD1F KD1G KD1H KD11 KD1J KD2A KD2B KD2A KD2B KD3A SW1 SW2 SW3	Planned Completion - Key Dates (cal. day) KD1A completion of AR3 in Portion B-1 (300days after starting date) KD1B completion of utilities diversion for commencement of Inlet Works No.1 in Portion B-2 (300days after starting date) KD1C completion of civil and structural works of Inlet Works No.1 in Portion B-2 (900days after starting date) KD1C completion of civil and structural works of Primary Sedimentation Tanks in Portion B-3 (1190days after starting date) KD1E completion of civil and structural works of Bioreactor in Portion B-4 (1,140days after starting date) KD1F completion of civil and structural works of MFB from B2 floor to 1st floor level in Portion B-5 (800days after starting date) KD1F completion of civil and structural works of MFB in Portion B-5 (950days after starting date) KD1H completion of civil and structural works of SAS Pumping Station in Portion B-5 (630days after starting date) KD1H completion of civil and structural works of SAS Pumping Station in Portion B-6 (630days after starting date) KD1J completion of auxiliary facilites in Portion B-7 (800days after starting date) KD1J completion of auxiliary facilites in Portion B-7 (800days after starting date) KD2A completion of all supply main alternation to existing air blower house No.2 in Portion B-84 (420days after starting date) KD2A completion of all utilities and road works (1440days after starting date) KD2A completion of all utilities and road works (1440days after starting date) KD3A completion of all	1170 days 0 days	Fri 14/8/20 Sat 12/9/20 Fri 14/8/20 Thu 4/8/22 Mon 20/2/23 Sat 31/12/22 Tue 25/1/22 Sat 25/6/22 Mon 9/8/21 Sat 30/1/21 Wed 26/1/22 Sat 27/3/21 Thu 3/9/20 Sat 28/10/23 Fri 6/5/22 Wed 23/8/23 Fri 6/5/22 Tue 26/3/24 Sat 13/1/24	Sat 12/9/20 121FF Fri 14/8/20 123FF Thu 4/8/22 175FF,174FF Mon 20/2/23 186FF,185FF Sat 31/12/22 197FF,198FF Tue 25/1/22 219FF,220FF Sat 25/6/22 221FF,220FF Sat 25/6/22 221FF,220FF Sat 30/1/21 280FF Wed 26/1/22 276FF,275FF,2 Sat 27/3/21 283FF Thu 3/9/20 279FF Sat 28/10/23 289FF Thu 27/3/25 Wed 23/8/23 277FF,271FF,2 Fri 6/5/22 284FF,287FF,2 Tue 26/3/24 281FF,291FF,2 Tue 26/3/24 57FF Thu 27/3/25 294FF	22FF 23FF 24FF 25FF 26FF 27FF 28FF 29FF 730FF 31FF 32FF 33FF 635FF 635FF 637FF,58FF	90 days 0 day	Calendar Day Calendar Day		18/11	129 ↓ 14/8 ↓ 25, 30/1 ↓ 26, 27/3 ↓
3 4 5 6 7 3 0 1 2 3 5 5 5 6 7 3 0 1 2 3 0 1 2 3 0 1 2 3	KD1B KD1C KD1D KD1E KD1F KD1G KD1H KD11 KD1J KD2A KD2B KD2A KD2B KD3A SW1 SW2 SW3	Planned Completion - Key Dates (cal. day) KD1A completion of AR3 in Portion B-1 (300days after starting date) KD1B completion of utilities diversion for commencement of Inlet Works No.1 in Portion B-2 (360days after starting date) KD1C completion of civil and structural works of Inlet Works No.1 in Portion B-2 (990days after starting date) KD1C completion of civil and structural works of Primary Sedimentation Tanks in Portion B-3 (1190days after starting date) KD1E completion of civil and structural works of Bioreactor in Portion B-4 (1,140days after starting date) KD1F completion of civil and structural works of MFB from B2 floor to 1st floor level in Portion B-5 (800days after starting date) KD1F completion of civil and structural works of MFB in Portion B-5 (950days after starting date) KD1H completion of civil and structural works of SAS Pumping Station in Portion B-6 (630days after starting date) KD11 completion of civil and structural works of SAS Pumping Station in Portion B-6 (630days after starting date) KD11 completion of auxiliary facilites in Portion B-7 (800days after starting date) KD11 completion of auxiliary facilites in Portion B-7 (800days after starting date) KD2A completion of all supply main alternation to existing air blower house No.2 in Portion B-8 (420days after starting date) KD2A completion of all supply main alternation to existing air blower house No.2 in Portion B-8 (420days after starting date) KD2A completion of all utilities and road works (1440days after starting date) </td <td>1170 days 0 days</td> <td>Fri 14/8/20 Sat 12/9/20 Fri 14/8/20 Thu 4/8/22 Mon 20/2/23 Sat 31/12/22 Tue 25/1/22 Sat 25/6/22 Mon 9/8/21 Sat 30/1/21 Wed 26/1/22 Sat 27/3/21 Thu 3/9/20 Sat 28/10/23 Fri 6/5/22 Wed 23/8/23 Fri 6/5/22 Tue 26/3/24 Sat 13/1/24 Thu 27/3/25 Mon 18/11/19</td> <td>Sat 12/9/20 121FF Fri 14/8/20 123FF Thu 4/8/22 123FF Mon 20/2/23 186FF,174FF Sat 31/12/22 197FF,198FF Tue 25/1/22 219FF,220FF Sat 25/6/22 221FF,222FF Mon 9/8/21 231FF,230FF Sat 30/1/21 280FF Wed 26/1/22 276FF,275FF,2 Sat 27/3/21 283FF Thu 3/9/20 279FF Sat 28/10/23 289FF Thu 27/3/25 Wed 23/8/23 277FF,271FF,2 Fri 6/5/22 284FF,291FF,2 Tue 26/3/24 57FF Thu 27/3/25 294FF Fri 15/4/22 Fri 21/2/20</td> <td>22FF 23FF 24FF 25FF 26FF 27FF 28FF 29FF 730FF 31FF 32FF 33FF 53FF 53FF 53FF 53FF 53FF 53FF 53FF</td> <td>90 days 0 day</td> <td>Calendar Day Calendar Day</td> <td></td> <td>18/11 18/11</td> <td>129 • 14/8 • 30/1 • 26 27/3 • 3/9 •</td>	1170 days 0 days	Fri 14/8/20 Sat 12/9/20 Fri 14/8/20 Thu 4/8/22 Mon 20/2/23 Sat 31/12/22 Tue 25/1/22 Sat 25/6/22 Mon 9/8/21 Sat 30/1/21 Wed 26/1/22 Sat 27/3/21 Thu 3/9/20 Sat 28/10/23 Fri 6/5/22 Wed 23/8/23 Fri 6/5/22 Tue 26/3/24 Sat 13/1/24 Thu 27/3/25 Mon 18/11/19	Sat 12/9/20 121FF Fri 14/8/20 123FF Thu 4/8/22 123FF Mon 20/2/23 186FF,174FF Sat 31/12/22 197FF,198FF Tue 25/1/22 219FF,220FF Sat 25/6/22 221FF,222FF Mon 9/8/21 231FF,230FF Sat 30/1/21 280FF Wed 26/1/22 276FF,275FF,2 Sat 27/3/21 283FF Thu 3/9/20 279FF Sat 28/10/23 289FF Thu 27/3/25 Wed 23/8/23 277FF,271FF,2 Fri 6/5/22 284FF,291FF,2 Tue 26/3/24 57FF Thu 27/3/25 294FF Fri 15/4/22 Fri 21/2/20	22FF 23FF 24FF 25FF 26FF 27FF 28FF 29FF 730FF 31FF 32FF 33FF 53FF 53FF 53FF 53FF 53FF 53FF 53FF	90 days 0 day	Calendar Day Calendar Day		18/11 18/11	129 • 14/8 • 30/1 • 26 27/3 • 3/9 •
	KD1B KD1C KD1D KD1E KD1F KD1G KD1H KD11 KD1J KD2A KD2B KD2A KD2B KD3A SW1 SW2 SW3	Planned Completion - Key Dates (cal. day) KD1A completion of AR3 in Portion B-1 (300days after starting date) KD1B completion of utilities diversion for commencement of Inlet Works No.1 in Portion B-2 (360days after starting date) KD1C completion of civil and structural works of Inlet Works No.1 in Portion B-2 (990days after starting date) KD1D completion of civil and structural works of Primary Sedimentation Tanks in Portion B-3 (1190days after starting date) KD1E completion of civil and structural works of Bioreactor in Portion B-4 (1,140days after starting date) KD1F completion of civil and structural works of MFB from B2 floor to 1st floor level in Portion B-5 (800days after starting date) KD1F completion of civil and structural works of SAS Pumping Station in Portion B-6 (630days after starting date) KD1H completion of civil and structural works of SAS Pumping Station in Portion B-6 (630days after starting date) KD1J completion of auxiliary facilites in Portion B-7 (800days after starting date) KD1J completion of effluent pipes to UV system and connection to its downstream in Portion B-8 (492days after starting date) KD2A completion of auxiliary facilites in Portion B-7 (800days after starting date) KD2A completion of all utilities and road works (1440days after starting date) KD2A completion of all utilities and road works (1440days after starting date) KD2A completion of all utilities and road works (1440days after starting date) KD2A completion Of all utilities and road wo	1170 days 0 d	Fri 14/8/20 Sat 12/9/20 Fri 14/8/20 Thu 4/8/22 Mon 20/2/23 Sat 31/12/22 Tue 25/1/22 Sat 31/12/22 Tue 25/1/22 Sat 30/1/21 Wed 26/1/22 Sat 27/3/21 Thu 3/9/20 Sat 28/10/23 Fri 6/5/22 Wed 23/8/23 Fri 6/5/22 Wed 23/8/23 Fri 6/5/22 Mon 18/11/19 Mon 18/11/19	Sat 12/9/20 121FF Fri 14/8/20 123FF Thu 4/8/22 175FF,174FF Mon 20/2/23 186FF,185FF Sat 31/12/22 197FF,198FF Tue 25/1/22 219FF,220FF Sat 25/6/22 221FF,222FF Mon 9/8/21 231FF,230FF Sat 30/1/21 280FF Wed 26/1/22 276FF,275FF,2 Sat 27/3/21 283FF Thu 3/9/20 279FF Sat 28/10/23 289FF Thu 3/9/20 279FF Sat 28/10/23 289FF Thu 27/3/25 Wed 23/8/23 277FF,271FF,2 Tue 26/3/24 281FF,291FF,2 Tue 26/3/24 281FF,291FF,2 Tue 26/3/24 57FF Thu 27/3/25 294FF Fri 15/4/22 Fri 21/2/20 Fri 29/11/19 2	22FF 23FF 24FF 25FF 26FF 27FF 28FF 29FF 30FF 31FF 32FF 33FF 33FF 33FF 33FF 33FF 33FF 33FF	90 days 0 day	Calendar Day Calendar Day		18/11 18/11 30/1	129 • 14/8 • 30/1 • 26 27/3 • 3/9 •
	KD1B KD1C KD1D KD1E KD1F KD1G KD1H KD11 KD1J KD2A KD2B KD2A KD2B KD3A SW1 SW2 SW3	Planned Completion - Key Dates (cal. day) KD1A completion of AR3 in Portion B-1 (300days after starting date) KD1B completion of utilities diversion for commencement of Inlet Works No.1 in Portion B-2 (300days after starting date) KD1C completion of civil and structural works of Inlet Works No.1 in Portion B-2 (900days after starting date) KD1D completion of civil and structural works of Primary Sedimentation Tanks in Portion B-3 (1190days after starting date) KD1E completion of civil and structural works of Bioreactor in Portion B-4 (1,140days after starting date) KD1E completion of civil and structural works of MFB from B2 floor to 1st floor level in Portion B-5 (800days after starting date) KD1H completion of civil and structural works of MFB in Portion B-5 (950days after starting date) KD1H completion of civil and structural works of SAS Pumping Station in Portion B-6 (630days after starting date) KD1H completion of civil and structural works for SAS Pumping Station in Portion B-6 (630days after starting date) KD1J completion of auxiliary facilites in Portion B-7 (800days after starting date) KD2A completion of auxiliary facilites in Portion B-7 (800days after starting date) KD2B completion of air supply main alternation to existing air blower house No.2 in Portion B-8 (420days after starting date) KD2A completion of all utilities and road works (1440days after starting date) KD2A completion of all utilities and road works (1440days after starting date) KD2A completion of all	1170 days0 days12 days12 days	Fri 14/8/20 Sat 12/9/20 Fri 14/8/20 Thu 4/8/22 Mon 20/2/23 Sat 31/12/22 Tue 25/1/22 Sat 25/6/22 Mon 9/8/21 Sat 30/1/21 Wed 26/1/22 Sat 27/3/21 Thu 3/9/20 Sat 28/10/23 Fri 6/5/22 Wed 23/8/23 Fri 6/5/22 Wed 23/8/23 Fri 6/5/22 Mon 18/11/19 Mon 18/11/19 Sat 30/11/19	Sat 12/9/20 121FF Fri 14/8/20 123FF Thu 4/8/22 175FF,174FF Mon 20/2/23 186FF,185FF Sat 31/12/22 197FF,198FF Tue 25/1/22 219FF,220FF Sat 25/6/22 221FF,222FF Mon 9/8/21 231FF,230FF Sat 30/1/21 280FF Wed 26/1/22 276FF,275FF,2 Sat 27/3/21 283FF Thu 3/9/20 279FF Sat 28/10/23 289FF Thu 3/9/20 279FF Sat 28/10/23 289FF Thu 27/3/25 Wed 23/8/23 277FF,271FF,2 Fri 6/3/24 281FF,291FF,2 Tue 26/3/24 57FF Thu 27/3/25 294FF Fri 15/4/22 Fri 29/11/19 2 Wed 11/12/19 62	22FF 23FF 24FF 25FF 26FF 27FF 28FF 29FF 730FF 31FF 32FF 33FF 635FF 63 64,65,68,69,70,71,72,73,7	90 days 0 days	Calendar Day Calendar Day		18/11 18/11 30/1 12/	12/9 • 14/8 • 30/1 • 26 27/3 • 3/9 •
	KD1B KD1C KD1D KD1E KD1F KD1G KD1H KD11 KD1J KD2A KD2B KD2A KD2B KD3A SW1 SW2 SW3	Planned Completion - Key Dates (cal. day) KD1A completion of AR3 in Portion B-1 (300days after starting date) KD1B completion of utilities diversion for commencement of Inlet Works No.1 in Portion B-2 (300days after starting date) KD1C completion of civil and structural works of Inlet Works No.1 in Portion B-2 (900days after starting date) KD1D completion of civil and structural works of Primary Sedimentation Tanks in Portion B-3 (190days after starting date) KD1E completion of civil and structural works of Bioreactor in Portion B-4 (1,140days after starting date) KD1F completion of civil and structural works of MFB from B2 floor to 1st floor level in Portion B-5 (800days after starting date) KD1F completion of civil and structural works of MFB in Portion B-5 (950days after starting date) KD1H completion of civil and structural works of SAS Pumping Station in Portion B-6 (630days after starting date) KD1H completion of civil and structural works of SAS Pumping Station in Portion B-6 (630days after starting date) KD1J completion of auxiliary facilites in Portion B-7 (800days after starting date) KD1J completion of auxiliary facilites in Portion B-7 (800days after starting date) KD2A completion of all utilities and road works (1440days after starting date) KD2A completion of all utilities and road works (1440days after starting date) KD2A completion of all utilities and road works (1440days after starting date) KD3A completion of all utilitities and road works (1440days after starti	1170 days0 days12 days12 days14 days	Fri 14/8/20 Sat 12/9/20 Fri 14/8/20 Thu 4/8/22 Mon 20/2/23 Sat 31/12/22 Tue 25/1/22 Sat 31/12/22 Tue 25/1/22 Sat 30/1/21 Wed 26/1/22 Sat 27/3/21 Thu 3/9/20 Sat 28/10/23 Fri 6/5/22 Wed 23/8/23 Fri 6/5/22 Tue 26/3/24 Sat 13/1/19 Mon 18/11/19 Mon 18/11/19 Sat 30/11/21	Sat 12/9/20 121FF Fri 14/8/20 123FF Thu 4/8/22 175FF,174FF Mon 20/2/23 186FF,185FF Sat 31/12/22 197FF,198FF Tue 25/1/22 219FF,220FF Sat 25/6/22 221FF,222FF Mon 9/8/21 231FF,230FF Sat 30/1/21 280FF Wed 26/1/22 276FF,275FF,2 Sat 27/3/21 283FF Thu 3/9/20 279FF Sat 28/10/23 289FF Thu 27/3/25 Wed 23/8/23 277FF,271FF,2 Tue 26/3/24 281FF,291FF,2 Tue 26/3/24 57FF Thu 27/3/25 294FF Fri 25/21/20 Fri 29/11/19 2 Wed 11/12/19 62,82	22FF 23FF 24FF 25FF 26FF 27FF 28FF 29FF 30FF 31FF 32FF 33FF 33FF 33FF 33FF 33FF 33FF 33FF 33FF 33FF 33FF 38FF	90 days 0 days 1 days 0 days 1 days 0 days 1 days 0 days 1 days 0 days 1 day	Calendar Day Calendar Day		18/11 18/11 30/1 12/ 12/	12/9 • 14/8 • 30/1 • 26 27/3 • 3/9 • 29/11 21/2 29/11 21/2 29/11 21/2 29/11 21/2 29/11 21/2 29/11 21/2 29/11 21/2 29/11 21/2 29/12 29/12 21/2 29/12 21/2 29/12 21/2 29/12 21/2
	KD1B KD1C KD1D KD1E KD1F KD1G KD1H KD11 KD1J KD2A KD2B KD2A KD2B KD3A SW1 SW2 SW3	Planned Completion - Key Dates (cal. day) KD1A completion of AR3 in Portion B-1 (300days after starting date) KD1B completion of utilities diversion for commencement of Inlet Works No.1 in Portion B-2 (360days after starting date) KD1C completion of civil and structural works of Inlet Works No.1 in Portion B-2 (990days after starting date) KD1D completion of civil and structural works of Primary Sedimentation Tanks in Portion B-3 (1190days after starting date) KD1E completion of civil and structural works of Bioreactor in Portion B-4 (1,140days after starting date) KD1F completion of civil and structural works of MFB from B2 floor to 1st floor level in Portion B-5 (800days after starting date) KD1F completion of civil and structural works of SAS Pumping Station in Portion B-6 (630days after starting date) KD1H completion of civil and structural works of SAS Pumping Station in Portion B-6 (630days after starting date) KD1J completion of auxiliary facilites in Portion B-7 (800days after starting date) KD1J completion of eivil and structural works of a subing air blower house in Portion B-7A (150days after starting date) KD2A completion of auxiliary facilites in Portion B-7 (800days after starting date) KD2A completion of all utilities and road works (1440days after starting date) KD2A completion of all utilities and road works (1440days after starting date) KD2A completion of all utilities and road works (1440days after starting date) KD2A completion of all utilities and road works	1170 days0 days12 days12 days12 days14 days24 days24 days24 days24 days	Fri 14/8/20 Sat 12/9/20 Fri 14/8/20 Thu 4/8/22 Mon 20/2/23 Sat 31/12/22 Tue 25/1/22 Sat 31/12/22 Tue 25/1/22 Sat 30/1/21 Wed 26/1/22 Sat 27/3/21 Thu 3/9/20 Sat 28/10/23 Fri 6/5/22 Wed 23/8/23 Fri 6/5/22 Tue 26/3/24 Sat 13/1/24 Thu 27/3/25 Mon 18/11/19 Mon 18/11/19 Sat 30/11/19 Thu 12/12/19 Thu 12/12/19 Thu 12/12/19	Sat 12/9/20 121FF Fri 14/8/20 123FF Thu 4/8/22 175FF,174FF Mon 20/2/23 186FF,185FF Sat 31/12/22 197FF,198FF Tue 25/1/22 219FF,220FF Sat 25/6/22 221FF,220FF Sat 25/6/22 221FF,220FF Sat 30/1/21 280FF Wed 26/1/22 276FF,275FF,2 Sat 27/3/21 283FF Thu 3/9/20 279FF Sat 28/10/23 289FF Thu 27/3/25 Wed 23/8/23 277FF,271FF,2 Fri 6/5/22 284FF,271FF,2 Tue 26/3/24 281FF,291FF,2 Tue 26/3/24 57FF Thu 27/3/25 294FF Fri 15/4/22 Fri 29/11/19 2 Wed 25/12/19 63,82 Sat 4/1/20 63,82 Wed 5/2/20 65 Sat 4/1/20 82,63	22FF 23FF 24FF 25FF 26FF 27FF 28FF 29FF 730FF 31FF 32FF 33FF	90 days 0 days 1 30 days 0 days 0 days 0 days 0 days 0 days 1 30 days 0 days 1 days	Calendar Day Calendar Day	dem	18/11 18/11 30/1 12/ 12/ 12/	12/9 • 14/8 • 25/ 9/8 • 30/1 • 26/ 27/3 • 3/9 • 21/2 2 29/11 • 11/12 2 = 25/12 2 = 4/1 6/1 = 5/2 2 = 4/1
3 4 5 7 3 9 1 2 3 4 5 5 7 3 9 1 2 3 0 1 2 3 0 1 2	KD1B KD1C KD1D KD1E KD1F KD1G KD1H KD11 KD1J KD2A KD2B KD2A KD2B KD3A SW1 SW2 SW3	Planned Completion - Key Dates (cal. day) KD1A completion of AR3 in Portion B-1 (300days after starting date) KD1B completion of utilities diversion for commencement of Inlet Works No.1 in Portion B-2 (300days after starting date) KD1C completion of civil and structural works of Inlet Works No.1 in Portion B-2 (900days after starting date) KD1D completion of civil and structural works of Primary Sedimentation Tanks in Portion B-3 (1190days after starting date) KD1E completion of civil and structural works of Bioreactor in Portion B-4 (1,140days after starting date) KD1F completion of civil and structural works of MFB from B2 floor to 1st floor level in Portion B-5 (800days after starting date) KD1H completion of civil and structural works of MFB in Portion B-5 (950days after starting date) KD1H completion of civil and structural works of SAS Pumping Station in Portion B-6 (630days after starting date) KD1H completion of auxiliary facilites in Portion B-7 (800days after starting date) KD1J completion of eivil and structural works for ASS Pumping Station in Portion B-6 (430days after starting date) KD1L completion of auxiliary facilites in Portion B-7 (800days after starting date) KD2A completion of auxiliary facilites in Portion B-7 (800days after starting date) KD2A completion of all utilities and road works (1440days after starting date) KD2A completion of all utilities and road works (1440days after starting date) KD2A completion of all utilities and road works (1440days after s	1170 days0 days12 days12 days14 days24 days24 days	Fri 14/8/20 Sat 12/9/20 Fri 14/8/20 Thu 4/8/22 Mon 20/2/23 Sat 31/12/22 Tue 25/1/22 Sat 25/6/22 Mon 9/8/21 Sat 30/1/21 Wed 26/1/22 Sat 27/3/21 Thu 3/9/20 Sat 28/10/23 Fri 6/5/22 Wed 23/8/23 Fri 6/5/22 Tue 26/3/24 Sat 13/1/24 Thu 27/3/25 Mon 18/11/19 Mon 18/11/19 Sat 30/11/19 Thu 12/12/19 Thu 12/12/19	Sat 12/9/20 121FF Fri 14/8/20 123FF Thu 4/8/22 175FF,174FF Mon 20/2/23 186FF,185FF Sat 31/12/22 197FF,198FF Tue 25/1/22 219FF,220FF Sat 25/6/22 221FF,222FF Mon 9/8/21 231FF,230FF Sat 30/1/21 280FF Wed 26/1/22 276FF,275FF,2 Sat 27/3/21 283FF Thu 3/9/20 279FF Sat 28/10/23 289FF Thu 3/9/20 279FF Sat 28/10/23 289FF Thu 27/3/25 Wed 23/8/23 277FF,271FF,2 Tue 26/3/24 281FF,291FF,2 Tue 26/3/24 57FF Thu 27/3/25 294FF Fri 21/2/20 Fri 29/11/19 2 Wed 11/12/19 62 Wed 25/12/19 63,82 Sat 4/1/20 63,82 Wed 5/2/20 65	22FF 23FF 24FF 25FF 26FF 27FF 28FF 29FF 730FF 31FF 32FF 33FF 33FF 53FF	90 days 0 days 1 day	Calendar Day Calendar Day	dem	18/11 18/11 30/1 12/ 12/ 12/ 12/ 12/	12/9 • 14/8 • 30/1 • 25/ 9/8 • 26/ 27/3 • 3/9 • 21/2 29/11 11/12 2 = 25/12 2 = 4/1 6/1 = 5/2



	2018/07 uent Polishing Plant - Main Works Stage 1 wage Treatment Facilities					יוואנדונ	ogramme			
Key Date		Duration	Start	Finish Predecessors	Successors	Total Slack	Task Calendar	trade		2020 2021 2022 2023 2024 2025
	Subletting for ELS works for Inlet Works No.1	48 days	Sun 5/1/20	Fri 21/2/20 63,65,82	154	560 days	Calendar Day	ex		Qr 1 Qr 2 Qr 3 Qr 4 Qr 1
	Subletting for ELS works for Membrance Facilities Building and other buildings	48 days	Sun 5/1/20	Fri 21/2/20 63,65,82		212 days	Calendar Day	ex		1 21/2
						,.				
	Subletting for structural works for Inlet Works Building	48 days	Thu 12/12/19	Tue 28/1/20 63,82	160	635 days	Calendar Day	rc		28/1
	Subletting for structural works for Primary Sedimentation Tanks	48 days	Thu 12/12/19	Tue 28/1/20 63,82		1885 days	Calendar Day	rc		28/1
	Subletting for structural works for Bioreactors	48 days	Thu 12/12/19	Tue 28/1/20 63,82	197	850 days	Calendar Day	rc		28/1 28/1
	Subletting for structural works for Membrance Facilities Building Subletting for structural works for SAS pumping house and ancillary structures	48 days 48 days	Thu 12/12/19 Thu 12/12/19			590 days 327 days	Calendar Day Calendar Day	rc		28/1
	Subletting for structural works for SAS pumping house and anomary structures	40 days	1110 12/12/19	Tue 20/1/20 03,02	230	SZT Udys	Calendar Day	10		
	Subletting for ABWF works	48 days	Thu 12/12/19	Tue 28/1/20 63,82	176,187,202,223,232,240,	21132 days	Calendar Day	abwf	12/12	28/1
	Subletting for Process Pipeworks, Utilities and Roadworks	48 days	Thu 12/12/19	Tue 28/1/20 63,82	279,283FS+22 days	0 days	Calendar Day	uu		28/1
	Subletting for Landscape Hardworks and Softworks	48 days	Thu 12/12/19		292,293,294	978 days	Calendar Day	land		28/1
	Statutory Submission, Submission and Approval	880 days	Mon 18/11/19	Fri 15/4/22		0 days	Calendar Day		18/11	15/4
	Prepare and submit Subcontractor Management Plan (SMP)	24 days	Mon 18/11/19	Wed 11/12/19 2	64,65,67,68,69,70,71,72,7		Calendar Day		18/11	
	Prepare and submit Interface Management Plan	36 days	Mon 18/11/19 Mon 18/11/19	Mon 23/12/19 2 Wed 11/12/19 2	118	1921 days	Calendar Day		18/11	23/12
	Prepare and submit the TTA plans inside Treatment Plant for UU diversion and buildings construction	24 days	101110/11/19	Wed 11/12/192	110	53 days	Calendar Day		10/11	
	Prepare and submit method statement for UU diversion for Inlet Works No.1	12 days	Mon 18/11/19	Fri 29/11/19 2	86	116 days	Calendar Day		18/11	29/11
		(0.1	0		101105					
	PM review and accept the method statement	12 days	Sat 30/11/19	Wed 11/12/19 85	124,125	116 days	Calendar Day		30/11	11/12 18/1
	Prepare and submit combine underground services drawing for PM's review the alignment	24 days	Thu 26/12/19	Sat 18/1/20 64	118	15 days	Calendar Day		20/1	- 10/1
	Prepare and submit method statement for demolition existing structures	24 days	Mon 18/11/19	Wed 11/12/19 2	204,179,191,234,143,207,	225 days	Calendar Day	dem	18/11	11/12
	Prepare and submit method statement for structural works for buildings	24 days	Mon 18/11/19	Wed 11/12/19 2		1933 days	Calendar Day	rc	18/11	11/12
	Prepare and submit method statements to MTRC regarding the works within	36 days	Mon 18/11/19	Mon 23/12/19 2	179,191,234,143,204,207,	,213 days	Calendar Day	dem	18/11	23/12
	railing protection boundary		M 40/1-11-	Wed 44/40/40 2		4000 '	Calcada			4440
	Prepare and submit & approve Safety Management Plan	24 days	Mon 18/11/19	Wed 11/12/19 2	206	1933 days	Calendar Day		18/11	11/12 10/2 = 4/3
	Prepare and submit Excavation and lateral support (ELS) proposal Prepare and submit Dewatering proposal for basement construction	24 days 24 days	Mon 10/2/20 Mon 10/2/20	Wed 4/3/20 2 Wed 4/3/20 2		7 days 7 days	Calendar Day Calendar Day	ex	-	10/2 = 4/3
	Prepare and submit Dewatering proposal for basement construction Prepare and submit Pre-construction condition survey of existing structures/	24 days 24 days	Wed 5/2/20	Fri 28/2/20 116	200	7 days 1854 days	Calendar Day Calendar Day	ex	-	5/2 = 28/2
	services	27 Jays	**6u J/2/2U	11120/2/20 110		100 T udys	Calondar Day			
	Prepare and submit Settlement and movement monitoring proposal of existing	24 days	Wed 5/2/20	Fri 28/2/20 116		1854 days	Calendar Day			5/2 = 28/2
	structures/ services	00.1	E-1 47 (1/05	Man 40/0/00 050 00 1		4007	Calar dan D		-	1
	Prepare and submit design of structure elements of the temporary activated carbon deodourization unit	60 days	Fri 17/1/20	Mon 16/3/20 2FS+60 days		1837 days	Calendar Day		1	/1 16/3
	Prepare of RSE and structural design for alternation and additional (A&A)	180 days	Mon 18/10/21	Fri 15/4/22	223	324 days	Calendar Day			18/10 15/4
	works at Membrane Facilities Building No.1 and Main Power House				-	,0				
_										
	Environmental Aspect Submissions	136 days	Mon 18/11/19	Wed 1/4/20		23 days	Calendar Day		18/11	•
	Prepare, submit & approve Site Management Plan for Trip Tricket System	45 days	Mon 18/11/19	Wed 1/1/20 2		1912 days	Calendar Day		18/11 18/11	
	Prepare, submit & approve Waste Management Plan Prepare, submit & approve Environmental Management Plan	45 days 45 days	Mon 18/11/19 Mon 18/11/19	Wed 1/1/20 2 Wed 1/1/20 2		1912 days 1912 days	Calendar Day Calendar Day		18/11	
	Procurement	72 days	Mon 18/11/19	Tue 28/1/20		23 days	Calendar Day			28/1
	Prepare and submit the Procurement Procedure	12 days	Mon 18/11/19	Fri 29/11/19 2		23 days	Calendar Day		18/11	•
	PM Review & Accept Procurement Procedure	12 days	Sat 30/11/19	Wed 11/12/19 103	105,106,107,108,109,110		Calendar Day		30/11	11/12
	Prepare, submit and approve the pipe works material	25 days	Thu 12/12/19	Sun 5/1/20 104	123,279,285,286,288,287,		Calendar Day	uu	12/12	= 5/1
	Prepare, submit and approve the pipe water proofing material	25 days	Thu 12/12/19	Sun 5/1/20 104	123,279,285,286,288,287,	223 days	Calendar Day	uu	12/12	= 5/1
	Prepare, submit and approve the concrete mix material	48 days	Thu 12/12/19	Tue 28/1/20 104	160,197,219,230	327 days	Calendar Day	rc	12/12	28/1
	Prepare, submit and approve the rebar material	48 days	Thu 12/12/19	Tue 28/1/20 104	160,197,219,230	327 days	Calendar Day	rc		28/1
	Prepare, submit and approve the metal works material	48 days	Thu 12/12/19	Tue 28/1/20 104		1885 days	Calendar Day			28/1
	Prepare, submit and approve the ABWF works material	48 days	Thu 12/12/19	Tue 28/1/20 104	176,187,202,223,232,240,		Calendar Day	abwf	12/12	28/1
	BIM	48 days	Thu 6/2/20	Wed 1/4/20		1474 days	None		_	5/2 — 1/4 6/2 — 1/4
	Prepare, submit and approve the proposal of details of Common data	48 days	Thu 6/2/20	Wed 1/4/20 66		1474 days	None			0/2 0/4
	environment (CDE)		Mon 18/11/19	Thu 27/3/25		0.1	01 1 D			
	Construction Works	1957 days				0 days	Calendar Day		18/11	
		1957 days 109 days	Mon 18/11/19	Thu 5/3/20		0 days 0 days	Calendar Day Calendar Day		18/11	
	Construction Works Preliminary Works Initial Survey	109 days 24 days	Mon 18/11/19	Sat 14/12/19 2	116	0 days 8 days	Calendar Day Normal Working		18/11 18/11	14/12
	Construction Works Preliminary Works Initial Survey Condition Survey	109 days 24 days 30 days	Mon 18/11/19 Fri 27/12/19	Sat 14/12/19 2 Tue 4/2/20 64,115	116 117,94,95	0 days 8 days 0 days	Calendar Day Normal Working I Normal Working I	Hours	18/11 18/11	14/12 xxx 4/2
	Construction Works Preliminary Works Initial Survey Condition Survey Installation of Monitoring Markers	109 days 24 days 30 days 26 days	Mon 18/11/19 Fri 27/12/19 Wed 5/2/20	Sat 14/12/19 2 Tue 4/2/20 64,115 Thu 5/3/20 116	116 117,94,95 120	0 days 8 days 0 days 0 days	Calendar Day Normal Working I Normal Working I Normal Working I	Hour: Hour:	18/11 18/11 27/1	14/12 5/2 5/3
	Construction Works Preliminary Works Initial Survey Condition Survey Installation of Monitoring Markers Access Road (AR3), B-1	109 days 24 days 30 days 26 days 193 days	Mon 18/11/19 Fri 27/12/19 Wed 5/2/20 Mon 20/1/20	Sat 14/12/19 2 Tue 4/2/20 64,115 Thu 5/3/20 116 Sat 12/9/20 4,84,87	116 117,94,95 120	0 days 8 days 0 days 0 days 0 days 0 days	Calendar Day Normal Working I Normal Working I Normal Working I Normal Working	Hours Hours Hou	18/11 18/11 27/1 20	14/12
	Construction Works Preliminary Works Initial Survey Condition Survey Installation of Monitoring Markers Access Road (AR3), B-1 Site setup and clearance wroks	109 days 24 days 30 days 26 days 193 days 28 days	Mon 18/11/19 Fri 27/12/19 Wed 5/2/20 Mon 20/1/20 Mon 20/1/20	Sat 14/12/19 2 Tue 4/2/20 64,115 Thu 5/3/20 116 Sat 12/9/20 4,84,87 Mon 24/2/20 68	116 117,94,95 120 120	0 days 8 days 0 days 0 days 0 days 9 days	Calendar Day Normal Working Normal Working Normal Working Normal Working Normal Working	Hours Hours Hou Hours	18/11 18/11 27/1 20	14/12
	Construction Works Preliminary Works Initial Survey Condition Survey Installation of Monitoring Markers Access Road (AR3), B-1	109 days 24 days 30 days 26 days 193 days 28 days 76 days	Mon 18/11/19 Fri 27/12/19 Wed 5/2/20 Mon 20/1/20	Sat 14/12/19 2 Tue 4/2/20 64,115 Thu 5/3/20 116 Sat 12/9/20 4,84,87	116 117,94,95 120 120 120 121	0 days 8 days 0 days 0 days 0 days 0 days	Calendar Day Normal Working I Normal Working Normal Working Normal Working Normal Working	Hours Hours Hours Hours Hours	18/11 18/11 27/1 20	14/12
KD1A	Construction Works Construction Works Preliminary Works Initial Survey Condition Survey Condition Survey Installation of Monitoring Markers Access Road (AR3), B-1 Site setup and clearance wroks Drainage and Utilities Works	109 days 24 days 30 days 26 days 193 days 28 days	Mon 18/11/19 Fri 27/12/19 Wed 5/2/20 Mon 20/1/20 Mon 20/1/20 Fri 6/3/20	Sat 14/12/19 2 Tue 4/2/20 64,115 Thu 5/3/20 116 Sat 12/9/20 4,84,87 Mon 24/2/20 68 Tue 9/6/20 119,117	116 117,94,95 120 120 120 121	0 days 8 days 0 days 0 days 0 days 9 days 0 days	Calendar Day Normal Working Normal Working Normal Working Normal Working Normal Working	Hours Hours Hours Hours Hours Hours	18/11 18/11 27/1 20	14/12 5/2 = 5/3
	Construction Works Construction Works Preliminary Works Initial Survey Initial Survey Condition Survey Installation of Monitoring Markers Access Road (AR3), B-1 Site setup and clearance wroks Drainage and Utilities Works Roadworks Inlet Works No.1, B-2 Diversion Works (1. Inlet Truck Sewer, Leachate Rising Mains, Sludge	109 days 24 days 30 days 26 days 193 days 28 days 76 days 80 days	Mon 18/11/19 Fri 27/12/19 Wed 5/2/20 Mon 20/1/20 Mon 20/1/20 Fri 6/3/20 Wed 10/6/20	Sat 14/12/19 2 Tue 4/2/20 64,115 Thu 5/3/20 116 Sat 12/9/20 4,84,87 Mon 24/2/20 68 Tue 9/6/20 119,117 Sat 12/9/20 120	116 117,94,95 120 120 121 121 41FF	0 days 8 days 0 days 0 days 0 days 9 days 0 days 0 days 0 days	Calendar Day Normal Working Normal Working Normal Working Normal Working Normal Working Normal Working	Hours Hours Hours Hours Hours Hours Hou	18/11 18/11 27/1 20	14/12 5/2 55/3 1 24/2 6/3 52/2 1/1 24/2 6/3 52/2 10/6 5555 12/9
KD1A	Construction Works Preliminary Works Initial Survey Condition Survey Installation of Monitoring Markers Preliminary Access Road (AR3), B-1 Site setup and clearance wroks Drainage and Utilities Works Roadworks Inlet Works No.1, B-2 Diversion Works (1. Inlet Truck Sewer, Leachate Rising Mains, Sludge Pipes, Tank Drains and Pipelines near Primary Sludge Thinkeners)	109 days 24 days 30 days 26 days 193 days 28 days 76 days 80 days 854 days 180 days	Mon 18/11/19 Fri 27/12/19 Wed 5/2/20 Mon 20/1/20 Fri 6/3/20 Wed 10/6/20 Mon 6/1/20 Mon 6/1/20	Sat 14/12/19 2 Tue 4/2/20 64,115 Thu 5/3/20 116 Sat 12/9/20 4,84,87 Mon 24/2/20 68 Tue 9/6/20 119,117 Sat 12/9/20 120 Mon 21/11/22 6 Fri 14/8/20 105,106	116 117,94,95 120 121 121 41FF 42FF	0 days 8 days 0 days 74 days	Calendar Day Normal Working Normal Working Normal Working Normal Working Normal Working Normal Working Normal Working Normal Working Hours_20190924	Hours Hours Hours Hours Hours Hours	18/11 18/11 27/1 22 2 2 6/ 6/	14/12 14/12 5/2 \$\sis 5/3 1 \1 12/9 1/ = 24/2 6/3 \$\sis 24/2 10/6 \$\sis 24/2 10/6 \$\sis 21/1 14/8 21/11
KD1A	Construction Works Preliminary Works Initial Survey Condition Survey Condition Survey Installation of Monitoring Markers Access Road (AR3), B-1 Site setup and clearance wroks Drainage and Utilities Works Roadworks Inlet Works No.1, B-2 Diversion Works (1. Inlet Truck Sewer, Leachate Rising Mains, Sludge Pipes, Tank Drains and Pipelines near Primary Sludge Thinkeners) Utilities scanning to idenify existing UU arrangement	109 days 24 days 30 days 26 days 193 days 28 days 76 days 80 days 854 days 180 days 12 days	Mon 18/11/19 Fri 27/12/19 Wed 5/2/20 Mon 20/1/20 Fri 6/3/20 Wed 10/6/20 Mon 6/1/20 Mon 6/1/20	Sat 14/12/19 2 Tue 4/2/20 64,115 Thu 5/3/20 116 Sat 12/9/20 4,84,87 Mon 24/2/20 68 Tue 9/6/20 119,117 Sat 12/9/20 120 Mon 21/11/22 6 Fri 14/8/20 105,106 Sat 18/1/20 86	116 117,94,95 120 120 121 41FF 42FF 125SS	0 days 8 days 0 days 0 days 0 days 9 days 0 days 0 days 74 days 74 days	Calendar Day Normal Working Normal Working Normal Working Normal Working Normal Working Normal Working Normal Working Normal Working Hours_20190924 Normal Working	Hours	18/11 18/11 27/1 20 20 6/ 6/	14/12 5/2 5/3 1
KD1A	Construction Works Construction Works Preliminary Works Initial Survey Initial Survey Condition Survey Installation of Monitoring Markers Access Road (AR3), B-1 Site setup and clearance wroks Drainage and Utilities Works Drainage and Utilities Works Inlet Works No.1, B-2 Diversion Works (1. Inlet Truck Sewer, Leachate Rising Mains, Sludge Pipes, Tank Drains and Pipelines near Primary Sludge Thinkeners) Utilities scanning to idenify existing UU arrangement Trial pits to locate the collection points	109 days 24 days 30 days 26 days 193 days 28 days 76 days 80 days 854 days 180 days 12 days 12 days 24 days 24 days 24 days	Mon 18/11/19 Fri 27/12/19 Wed 5/2/20 Mon 20/1/20 Fri 6/3/20 Wed 10/6/20 Mon 6/1/20 Mon 6/1/20 Mon 6/1/20	Sat 14/12/19 2 Tue 4/2/20 64,115 Thu 5/3/20 116 Sat 12/9/20 4,84,87 Mon 24/2/20 68 Tue 9/6/20 119,117 Sat 12/9/20 120 Mon 21/11/22 6 Fri 14/8/20 105,106 Sat 18/1/20 86 Wed 5/2/20 86,124SS	116 117,94,95 120 120 121 41FF 42FF 125SS 127,133,137,134,135,132	0 days 8 days 0 days 74 days 74 days	Calendar Day Normal Working Normal Working Normal Working Normal Working Normal Working Normal Working Normal Working Normal Working Hours_20190924 Normal Working Normal Working	Hours Hours Hours Hours Hours Hours Hours Hours Hours	18/11 18/11 27/1 20 20 20 20 20 20 20 20 20 20 20 20 20	14/12 5/2 = 5/3 1 = 24/2 6/3 = 22/2 10/6 = 221/21 10/6 = 221/21 11/2 1/
KD1A	Construction Works Construction Works Preliminary Works Initial Survey Condition Survey Condition Survey Installation of Monitoring Markers Access Road (AR3), B-1 Site setup and clearance wroks Drainage and Utilities Works Roadworks Inlet Works No.1, B-2 Diversion Works (1. Inlet Truck Sewer, Leachate Rising Mains, Sludge Pipes, Tank Drains and Pipelines near Primary Sludge Thinkeners) Utilities scanning to idenify existing UU arrangement Trial pits to locate the collection points Diversion of Inlet Truck Sewer (approx. 40m 1800mm dia concrete	109 days 24 days 30 days 26 days 193 days 28 days 76 days 80 days 854 days 180 days 12 days	Mon 18/11/19 Fri 27/12/19 Wed 5/2/20 Mon 20/1/20 Fri 6/3/20 Wed 10/6/20 Mon 6/1/20 Mon 6/1/20	Sat 14/12/19 2 Tue 4/2/20 64,115 Thu 5/3/20 116 Sat 12/9/20 4,84,87 Mon 24/2/20 68 Tue 9/6/20 119,117 Sat 12/9/20 120 Mon 21/11/22 6 Fri 14/8/20 105,106 Sat 18/1/20 86	116 117,94,95 120 120 121 41FF 42FF 125SS 127,133,137,134,135,132	0 days 8 days 0 days 0 days 0 days 9 days 0 days 0 days 74 days 74 days	Calendar Day Normal Working I Normal Working Normal Working	Hours Hours Hours Hours Hours Hours Hours Hours Hours	18/11 18/11 27/1 20 20 20 20 20 20 20 20 20 20 20 20 20	14/12 5/2 5/3 1
KD1A	Construction Works Construction Works Preliminary Works Initial Survey Initial Survey Condition Survey Installation of Monitoring Markers Access Road (AR3), B-1 Site setup and clearance wroks Drainage and Utilities Works Drainage and Utilities Works Inlet Works No.1, B-2 Diversion Works (1. Inlet Truck Sewer, Leachate Rising Mains, Sludge Pipes, Tank Drains and Pipelines near Primary Sludge Thinkeners) Utilities scanning to idenify existing UU arrangement Trial pits to locate the collection points	109 days 24 days 30 days 26 days 193 days 28 days 76 days 80 days 854 days 180 days 12 days 12 days 24 days 24 days 24 days	Mon 18/11/19 Fri 27/12/19 Wed 5/2/20 Mon 20/1/20 Fri 6/3/20 Wed 10/6/20 Mon 6/1/20 Mon 6/1/20 Mon 6/1/20	Sat 14/12/19 2 Tue 4/2/20 64,115 Thu 5/3/20 116 Sat 12/9/20 4,84,87 Mon 24/2/20 68 Tue 9/6/20 119,117 Sat 12/9/20 120 Mon 21/11/22 6 Fri 14/8/20 105,106 Sat 18/1/20 86 Wed 5/2/20 86,124SS	116 117,94,95 120 121 121 41FF 42FF 125SS 127,133,137,134,135,132	0 days 8 days 0 days 74 days 74 days	Calendar Day Normal Working Normal Working Normal Working Normal Working Normal Working Normal Working Normal Working Normal Working Hours_20190924 Normal Working Normal Working	Hours	18/11 18/11 27/1 20 20 20 20 20 20 20 20 20 20 20 20 20	14/12 5/2 55 5/3 1 2/9 6/3 500000 9/6 10/6 5000000 12/9 14/8 1 18/1 1 5/2
KD1A	Construction Works Preliminary Works Initial Survey Condition Survey Condition Survey Installation of Monitoring Markers Access Road (AR3), B-1 Site setup and clearance wroks Drainage and Utilities Works Roadworks Inlet Works No.1, B-2 Diversion Works (1. Inlet Truck Sewer, Leachate Rising Mains, Sludge Pipes, Tank Drains and Pipelines near Primary Sludge Thinkeners) Utilities scanning to idenify existing UU arrangement Trial pits to locate the collection points Diversion of Inlet Truck Sewer (approx. 40m 1800mm dia concrete pipe, 4 deep manholes and Inlet Reception Chamber) Trench Excavation for 1800mm dia pipeline and manholes	109 days 24 days 30 days 26 days 28 days 28 days 80 days 854 days 180 days 180 days 12 days 24 days	Mon 18/11/19 Fri 27/12/19 Wed 5/2/20 Mon 20/1/20 Fri 6/3/20 Wed 10/6/20 Mon 6/1/20 Mon 6/1/20 Mon 6/1/20 Mon 6/1/20 Thu 6/2/20	Sat 14/12/19 2 Tue 4/2/20 64,115 Thu 5/3/20 116 Sat 12/9/20 4,84,87 Mon 24/2/20 68 Tue 9/6/20 119,117 Sat 12/9/20 120 Mon 21/11/22 6 Fri 14/8/20 105,106 Sat 18/1/20 86 Wed 5/2/20 86,124SS Mon 3/8/20	116 117,94,95 120 120 121 41FF 42FF 125SS 127,133,137,134,135,132 128	0 days 8 days 0 days 0 days 0 days 9 days 0 days 9 days 0 days 7 days 74 days 84 days 84 days	Calendar Day Normal Working Normal Working	Hours	18/11 18/11 27/1 20 20 20 20 20 20 20 20 20 20 20 20 20	14/12 $5/2 = 5/3$ $1 = 24/2$ $6/3 = 24/2$ $6/3 = 12/9$ $10/6 = 12/9$ $14/8$ $1 = 18/1$ $1 = 5/2$ $5/2 = 3/8$
KD1A	Construction Works Preliminary Works Initial Survey Condition Survey Condition Survey Installation of Monitoring Markers Access Road (AR3), B-1 Site setup and clearance wroks Drainage and Utilities Works Roadworks Inlet Works No.1, B-2 Diversion Works (1. Inlet Truck Sewer, Leachate Rising Mains, Sludge Pipes, Tank Drains and Pipelines near Primary Sludge Thinkeners) Utilities scanning to idenify existing UU arrangement Triail pits to locate the collection points Diversion of Inlet Truck Sewer (approx. 40m 1800mm dia concrete pipe, 4 deep manholes and Inlet Reception Chamber) Trench Excavation for 1800mm dia pipeline and manholes Construct M/H MHA01, MHA02, MHA03, MHA04 and Inlet Reception Chamber Construct M/H MHA01, MHA02, MHA03, MHA04 and Inlet Reception	109 days 24 days 30 days 26 days 193 days 28 days 76 days 80 days 180 days 12 days 146 days 146 days 150 days 65 days	Mon 18/11/19 Fri 27/12/19 Wed 5/2/20 Mon 20/1/20 Fri 6/3/20 Wed 10/6/20 Mon 6/1/20 Mon 6/1/20 Mon 6/1/20 Mon 6/1/20 Thu 6/2/20 Thu 6/2/20	Sat 14/12/19 2 Tue 4/2/20 64,115 Thu 5/3/20 116 Sat 12/9/20 4,84,87 Mon 24/2/20 68 Tue 9/6/20 119,117 Sat 12/9/20 120 Mon 21/11/22 6 Fri 14/8/20 105,106 Sat 18/1/20 86 Wed 5/2/20 86,124SS Mon 3/8/20 Sat 28/3/20 125 Fri 19/6/20 127	116 117,94,95 120 120 121 41FF 42FF 125SS 127,133,137,134,135,132 128 129	0 days 0 days 8 days 0 days 0 days 0 days 9 days 0 days 9 days 0 days 0 days 74 days 74 days 74 days 84 days 84 days 84 days 84 days	Calendar Day Normal Working I Normal Working I Normal Working Normal Working Hours_20190924	Hours uu uu	18/11 18/11 27/1 20 20 20 20 20 20 20 20 20 20 20 20 20	$ \begin{array}{c} 14/12\\ 15/2\\ 6/3\\ 10/6$
KD1A	Construction Works Preliminary Works Initial Survey Condition Survey Installation of Monitoring Markers Installation of Monitoring Markers Access Road (AR3), B-1 Site setup and clearance wroks Drainage and Utilities Works Roadworks Inlet Works No.1, B-2 Diversion Works (1. Inlet Truck Sewer, Leachate Rising Mains, Sludge Pipes, Tank Drains and Pipelines near Primary Sludge Thinkeners) Utilities scanning to idenify existing UU arrangement Trial pits to locate the collection points Diversion of Inlet Truck Sewer (approx. 40m 1800mm dia concrete pipe, 4 deep manholes and Inlet Reception Chamber) Trench Excavation for 1800mm dia pipeline and manholes Construct M/H MHA01, MHA02, MHA03, MHA04 and Inlet Reception Chamber Lay 1800mm dia concretre pipe	109 days 24 days 30 days 26 days 193 days 28 days 76 days 80 days 180 days 12 days 146 days 45 days 24 days 24 days	Mon 18/11/19 Fri 27/12/19 Wed 5/2/20 Mon 20/1/20 Fri 6/3/20 Wed 10/6/20 Mon 6/1/20 Mon 6/1/20 Mon 6/1/20 Mon 6/1/20 Thu 6/2/20 Thu 6/2/20 Sat 20/6/20	Sat 14/12/19 2 Tue 4/2/20 64,115 Thu 5/3/20 116 Sat 12/9/20 4,84,87 Mon 24/2/20 68 Tue 9/6/20 119,117 Sat 12/9/20 120 Mon 21/11/22 6 Fri 14/8/20 105,106 Sat 18/1/20 86 Wed 5/2/20 86,124SS Mon 3/8/20 Sat 28/3/20 125 Fri 19/6/20 127 Mon 20/7/20 128	116 117,94,95 120 120 121 41FF 42FF 125SS 127,133,137,134,135,132 128	0 days 8 days 0 days 0 days 0 days 9 days 0 days 9 days 0 days 7 days 74 days 84 days	Calendar Day Normal Working Normal Working	Hours	18/11 18/11 27/1 20 20 20 20 20 20 20 20 20 20 20 20 20	14/12 12/9 1/1 = 24/2 6/3 $12/910/6$ $10/6$
KD1A	Construction Works Preliminary Works Initial Survey Condition Survey Installation of Monitoring Markers Installation of Monitoring Markers Access Road (AR3), B-1 Site setup and clearance wroks Drainage and Utilities Works Roadworks Inlet Works No.1, B-2 Diversion Works (1. Inlet Truck Sewer, Leachate Rising Mains, Sludge Pipes, Tank Drains and Pipelines near Primary Sludge Thinkeners) Utilities scanning to idenify existing UU arrangement Trial pits to locate the collection points Diversion of Inlet Truck Sewer (approx. 40m 1800mm dia concrete pipe, 4 deep manholes and Inlet Reception Chamber) Trench Excavation for 1800mm dia pipeline and manholes Construct W/H MHA01, MHA02, MHA03, MHA04 and Inlet Reception Chamber Lay 1800mm dia concretre pipe Collection to existing Inlet Chamber Collection to existing Inlet Chamber	109 days 24 days 30 days 26 days 193 days 28 days 76 days 80 days 854 days 12 days 24 days 140 days 150 days 12 days 146 days 45 days 65 days 24 days 12 days 146 days 45 days 65 days 24 days 24 days 45 days 65 days 24 days 24 days 24 days 24 days	Mon 18/11/19 Fri 27/12/19 Wed 5/2/20 Mon 20/1/20 Fri 6/3/20 Wed 10/6/20 Mon 6/1/20 Mon 6/1/20 Mon 6/1/20 Thu 6/2/20 Thu 6/2/20 Mon 30/3/20 Sat 20/6/20 Tue 21/7/20	Sat 14/12/19 2 Tue 4/2/20 64,115 Thu 5/3/20 116 Sat 12/9/20 4,84,87 Mon 24/2/20 68 Tue 9/6/20 119,117 Sat 12/9/20 120 Mon 21/11/22 6 Fri 14/8/20 105,106 Sat 18/1/20 86 Wed 5/2/20 86,124SS Mon 3/8/20 Sat 28/3/20 125 Fri 19/6/20 127 Mon 20/7/20 128 Mon 3/8/20 129	116 117,94,95 120 120 121 41FF 42FF 125SS 127,133,137,134,135,132 128 129 130	0 days 8 days 0 days 0 days 9 days 9 days 0 days 0 days 45 days 74 days 74 days 84 days 84 days 84 days 84 days	Calendar Day Normal Working Normal Working	Hours	18/11 18/11 27/1 20 20 20 20 20 20 20 20 20 20 20 20 20	14/12 12/9 1/2 = 24/2 6/3 $12/910/6$ $10/6$ $12/910/6$ $10/6$ $12/911/114/81 = 18/11 = 5/25/23/86/2 = 28/330/3 = 19/620/6 = 20/721/7 = 3/8$
KD1A	Construction Works Preliminary Works Initial Survey Condition Survey Installation of Monitoring Markers Installation of Monitoring Markers Access Road (AR3), B-1 Site setup and clearance wroks Drainage and Utilities Works Roadworks Inlet Works No.1, B-2 Diversion Works (1. Inlet Truck Sewer, Leachate Rising Mains, Sludge Pipes, Tank Drains and Pipelines near Primary Sludge Thinkeners) Utilities scanning to idenify existing UU arrangement Trial pits to locate the collection points Diversion of Inlet Truck Sewer (approx. 40m 1800mm dia concrete pipe, 4 deep manholes and Inlet Reception Chamber) Trench Excavation for 1800mm dia pipeline and manholes Construct M/H MHA01, MHA02, MHA03, MHA04 and Inlet Reception Chamber Lay 1800mm dia concretre pipe Collection to existing Inlet Chamber Diversion of Leachate Rising Main, Sludge Pipes and Tank Drain	109 days 24 days 30 days 26 days 28 days 76 days 80 days 854 days 180 days 12 days 24 days 146 days 65 days 24 days 12 days	Mon 18/11/19 Fri 27/12/19 Wed 5/2/20 Mon 20/1/20 Fri 6/3/20 Wed 10/6/20 Mon 6/1/20 Mon 6/1/20 Mon 6/1/20 Mon 6/1/20 Thu 6/2/20 Thu 6/2/20 Sat 20/6/20 Thu 6/2/20	Sat 14/12/19 2 Tue 4/2/20 64,115 Thu 5/3/20 116 Sat 12/9/20 4,84,87 Mon 24/2/20 68 Tue 9/6/20 119,117 Sat 12/9/20 120 Mon 21/11/22 6 Fri 14/8/20 105,106 Sat 18/1/20 86 Wed 5/2/20 86,124SS Mon 3/8/20 Sat 28/3/20 125 Fri 19/6/20 127 Mon 20/7/20 128 Mon 3/8/20	116 117,94,95 120 121 121 41FF 42FF 125SS 127,133,137,134,135,132 128 129 130	0 days 8 days 0 days 0 days 9 days 0 days 0 days 0 days 0 days 45 days 74 days 74 days 84 days 84 days 84 days 84 days 84 days 84 days 84 days 84 days 84 days	Calendar Day Normal Working Normal Working	Hours	18/11 18/11 27/1 20 20 20 20 20 20 20 20 20 20 20 20 20	14/12 $14/12$ $5/2 = 5/3$ $1 =$
KD1A	Construction Works Preliminary Works Initial Survey Condition Survey Installation of Monitoring Markers Installation of Monitoring Markers Access Road (AR3), B-1 Site setup and clearance wroks Drainage and Utilities Works Roadworks Inlet Works No.1, B-2 Diversion Works (1. Inlet Truck Sewer, Leachate Rising Mains, Sludge Pipes, Tank Drains and Pipelines near Primary Sludge Thinkeners) Utilities scanning to idenify existing UU arrangement Trial pits to locate the collection points Diversion of Inlet Truck Sewer (approx. 40m 1800mm dia concrete pipe, 4 deep manholes and Inlet Reception Chamber) Trench Excavation for 1800mm dia pipeline and manholes Construct W/H MHA01, MHA02, MHA03, MHA04 and Inlet Reception Chamber Lay 1800mm dia concretre pipe Collection to existing Inlet Chamber Collection to existing Inlet Chamber	109 days 24 days 30 days 26 days 193 days 28 days 76 days 80 days 854 days 12 days 24 days 140 days 150 days 12 days 146 days 45 days 65 days 24 days 12 days 146 days 45 days 65 days 24 days 12 days	Mon 18/11/19 Fri 27/12/19 Wed 5/2/20 Mon 20/1/20 Fri 6/3/20 Wed 10/6/20 Mon 6/1/20 Mon 6/1/20 Mon 6/1/20 Thu 6/2/20 Thu 6/2/20 Mon 30/3/20 Sat 20/6/20 Tue 21/7/20	Sat 14/12/19 2 Tue 4/2/20 64,115 Thu 5/3/20 116 Sat 12/9/20 4,84,87 Mon 24/2/20 68 Tue 9/6/20 119,117 Sat 12/9/20 120 Mon 21/11/22 6 Fri 14/8/20 105,106 Sat 18/1/20 86 Wed 5/2/20 86,124SS Mon 3/8/20 Sat 28/3/20 125 Fri 19/6/20 127 Mon 20/7/20 128 Mon 3/8/20 129	116 117,94,95 120 120 121 41FF 42FF 125SS 127,133,137,134,135,132 128 129 130	0 days 8 days 0 days 0 days 0 days 9 days 0 days 7 days 74 days 84 days 84 days 84 days 84 days 84 days 84 days	Calendar Day Normal Working Normal Working	Hours	18/11 18/11 27/1 20 20 20 20 20 20 20 20 20 20 20 20 20	14/12 12/9 1/2 = 24/2 6/3 $12/910/6$ $10/6$ $12/910/6$ $10/6$ $12/911/114/81 = 18/11 = 5/25/23/86/2 = 28/330/3 = 19/620/6 = 20/721/7 = 3/8$
KD1A	Construction Works Preliminary Works Initial Survey Condition Survey Installation of Monitoring Markers Access Road (AR3), B-1 Site setup and clearance wroks Drainage and Utilities Works Roadworks Inlet Works No.1, B-2 Diversion Works (1. Inlet Truck Sewer, Leachate Rising Mains, Sludge Pipes, Tank Drains and Pipelines near Primary Sludge Thinkeners) Utilities scanning to idenify existing UU arrangement Triai pits to locate the collection points Diversion of Inlet Truck Sewer (approx. 40m 1800mm dia concrete pipe, 4 deep manholes and Inlet Reception Chamber) Trench Excavation for 1800mm dia pipeline and manholes Construct WH MHA01, MHA02, MHA03, MHA04 and Inlet Reception Chamber Lay 1800mm dia concretre pipe Collection to existing Inlet Chamber Diversion of Leachate Rising Main, Sludge Pipes and Tank Drain Diversion of tank drain, approx. 70m 675mm dia conrete pipe and 2	109 days 24 days 30 days 26 days 28 days 76 days 80 days 854 days 180 days 12 days 24 days 146 days 65 days 24 days 12 days	Mon 18/11/19 Fri 27/12/19 Wed 5/2/20 Mon 20/1/20 Fri 6/3/20 Wed 10/6/20 Mon 6/1/20 Mon 6/1/20 Mon 6/1/20 Mon 6/1/20 Thu 6/2/20 Thu 6/2/20 Sat 20/6/20 Thu 6/2/20	Sat 14/12/19 2 Tue 4/2/20 64,115 Thu 5/3/20 116 Sat 12/9/20 4,84,87 Mon 24/2/20 68 Tue 9/6/20 119,117 Sat 12/9/20 120 Mon 21/11/22 6 Fri 14/8/20 105,106 Sat 18/1/20 86 Wed 5/2/20 86,124SS Mon 3/8/20 Sat 28/3/20 125 Fri 19/6/20 127 Mon 20/7/20 128 Mon 3/8/20 Fri 7/8/20 Fri 7/8/20 125 Fri 3/7/20 125,132SS+60	116 117,94,95 120 121 121 12F 125SS 127,133,137,134,135,132 128 129 130 135SS+60	0 days 8 days 0 days 0 days 9 days 0 days 0 days 0 days 0 days 45 days 74 days 74 days 84 days 84 days 84 days 84 days 84 days 84 days 84 days 84 days 84 days	Calendar Day Normal Working Normal Working	Hours	18/11 18/11 27/1 20 20 20 20 20 20 20 20 20 20 20 20 20	14/12 $14/12$ $5/2 = 5/3$ $1 =$
KD1A	Construction Works Preliminary Works Initial Survey Condition Survey Installation of Monitoring Markers Access Road (AR3), B-1 Site setup and clearance wroks Drainage and Utilities Works Roadworks Inlet Works No.1, B-2 Diversion Works (1. Inlet Truck Sewer, Leachate Rising Mains, Sludge Pipes, Tank Drains and Pipelines near Primary Sludge Thinkeners) Utilities scanning to idenify existing UU arrangement Trial pits to locate the collection points Diversion of Inlet Truck Sewer (approx. 40m 1800mm dia concrete pipe, 4 deep manholes and Inlet Reception Chamber) Trench Excavation for 1800mm dia pipeline and manholes Construct WH MHA01, MHA02, MHA03, MHA04 and Inlet Reception Chamber Lay 1800mm dia concretre pipe Collection to existing Inlet Chamber Diversion of Leachate Rising Main, Sludge Pipes and Tank Drain Diversion of tank drain, approx. 70m 675mm dia concrete pipe and 2 manholes MHD8.5 & MHD9.5) Diversion of leachate rising main, CHLC, approx. 24m DN250 DI	109 days 24 days 30 days 26 days 193 days 28 days 76 days 80 days 854 days 180 days 12 days 24 days 146 days 45 days 65 days 24 days 150 days 60 days	Mon 18/11/19 Fri 27/12/19 Wed 5/2/20 Mon 20/1/20 Fri 6/3/20 Wed 10/6/20 Mon 6/1/20 Mon 6/1/20 Mon 6/1/20 Mon 6/1/20 Thu 6/2/20 Thu 6/2/20 Thu 6/2/20 Thu 6/2/20 Thu 6/2/20 Thu 6/2/20 Thu 6/2/20	Sat 14/12/19 2 Tue 4/2/20 64,115 Thu 5/3/20 116 Sat 12/9/20 4,84,87 Mon 24/2/20 68 Tue 9/6/20 119,117 Sat 12/9/20 120 Mon 21/11/22 6 Fri 14/8/20 105,106 Sat 18/1/20 86 Wed 5/2/20 86,124SS Mon 3/8/20 Sat 28/3/20 125 Fri 19/6/20 127 Mon 20/7/20 128 Mon 3/8/20 Fri 7/8/20 Fri 7/8/20 125 Fri 3/7/20 125,132SS+60 days	116 117,94,95 120 120 121 41FF 42FF 125SS 127,133,137,134,135,132 128 129 130 135SS+60 days,134SS+60	0 days 8 days 0 days 74 days 84 days 84 days 84 days 80 days 80 days 110 days	Calendar Day Normal Working I Normal Working I Normal Working Normal Working Hours_20190924 Normal Working Hours_20190924	Hours UU	18/11 18/11 27/1 20 20 20 20 20 20 20 20 20 20 20 20 20	$ \begin{array}{c} 14/12\\ 15/2 \\ 5/2 \\ 5/2 \\ 5/2 \\ 6/3 \\ 10/6 $
KD1A	Construction Works Preliminary Works Initial Survey Condition Survey Installation of Monitoring Markers Access Road (AR3), B-1 Site setup and clearance wroks Drainage and Utilities Works Roadworks Inlet Works No.1, B-2 Diversion Works (1. Inlet Truck Sewer, Leachate Rising Mains, Sludge Pipes, Tank Drains and Pipelines near Primary Sludge Thinkeners) Utilities scanning to idenify existing UU arrangement Trial pits to locate the collection points Diversion of Inlet Truck Sewer (approx. 40m 1800mm dia concrete pipe, 4 deep manholes and Inlet Reception Chamber) Trench Excavation for 1800mm dia pipeline and manholes Construct M/H MHA01, MHA02, MHA03, MHA04 and Inlet Reception Chamber Lay 1800mm dia concretre pipe Collection to existing Inlet Chamber Diversion of tak drain, approx. 70m 675mm dia conrete pipe and 2 manholes S MHD9.5)	109 days 24 days 30 days 26 days 28 days 28 days 76 days 80 days 180 days 180 days 140 days 146 days 45 days 65 days 24 days 24 days 12 days 150 days	Mon 18/11/19 Fri 27/12/19 Wed 5/2/20 Mon 20/1/20 Fri 6/3/20 Wed 10/6/20 Mon 6/1/20 Mon 6/1/20 Mon 6/1/20 Mon 6/1/20 Thu 6/2/20 Thu 6/2/20 Sat 20/6/20 Thu 6/2/20 Thu 6/2/20	Sat 14/12/19 2 Tue 4/2/20 64,115 Thu 5/3/20 116 Sat 12/9/20 4,84,87 Mon 24/2/20 68 Tue 9/6/20 119,117 Sat 12/9/20 120 Mon 21/11/22 6 Fri 14/8/20 105,106 Sat 18/1/20 86,124SS Mon 3/8/20 Sat 28/3/20 125 Fri 19/6/20 127 Mon 20/7/20 128 Mon 3/8/20 129 Fri 7/8/20 Fri 7/8/20 125 Fri 3/7/20 125,132SS+60 days Tue 21/7/20 125,132SS+60	116 117,94,95 120 120 121 41FF 42FF 125SS 127,133,137,134,135,132 128 129 130 135SS+60 days,134SS+60	0 days 8 days 0 days 0 days 0 days 9 days 0 days 9 days 0 days 7 days 74 days 84 days 80 days	Calendar Day Normal Working I Normal Working Hours_20190924 Normal Working Hours_20190924 Normal Working Hours_20190924 Normal Working Hours_20190924 Normal Working Hours_20190924	Hours	18/11 18/11 27/1 20 20 20 20 20 20 20 20 20 20 20 20 20	14/12 $12/12$ $5/2 = 5/3$ $1 = 24/2$ $6/3 = 24/2$ $10/6 = 220/2$ $10/6 = 220/7$ $21/7 = 3/8$ $5/2 = 20/7$ $21/7 = 3/8$ $5/2 = 7/8$
KD1A	Construction Works Preliminary Works Initial Survey Condition Survey Instillation of Monitoring Markers Access Road (AR3), B-1 Site setup and clearance wroks Drainage and Utilities Works Roadworks Installation of Monitoring Markers Inter Works No.1, B-2 Diversion Works (1. Inlet Truck Sewer, Leachate Rising Mains, Sludge Pipes, Tank Drains and Pipelines near Primary Sludge Thinkeners) Utilities scanning to idenify existing UU arrangement Trial pits to locate the collection points Diversion of Inlet Truck Sewer (approx. 40m 1800mm dia concrete pipe, 4 deep manholes and Inlet Reception Chamber) Trench Excavation for 1800mm dia pipeline and manholes Construct M/H MHA01, MHA02, MHA03, MHA04 and Inlet Reception Chamber Lay 1800mm dia concretre pipe Collection to existing Inlet Chamber Diversion of Leachate Rising Main, Sludge Pipes and Tank Drain Diversion of leachate Rising Main, Sludge Pipes and Tank Drain Diversion of leachate rising main, CHLC, approx. 24m DN250 DI Diversion of sludge pipe, CHES1 approx. 154m DN250 CI Diversion of sludge pipe, CHES1 approx. 154m DN250 CI	109 days 24 days 30 days 26 days 193 days 28 days 76 days 80 days 854 days 12 days 24 days 12 days 146 days 45 days 12 days 146 days 65 days 150 days 150 days 60 days 75 days	Mon 18/11/19 Fri 27/12/19 Wed 5/2/20 Mon 20/1/20 Fri 6/3/20 Wed 10/6/20 Mon 6/1/20 Mon 6/1/20 Mon 6/1/20 Mon 6/1/20 Thu 6/2/20 Thu 6/2/20 Thu 6/2/20 Thu 6/2/20 Thu 6/2/20 Thu 6/2/20 Thu 6/2/20 Thu 6/2/20 Thu 6/2/20 Thu 6/2/20	Sat 14/12/19 2 Tue 4/2/20 64,115 Thu 5/3/20 116 Sat 12/9/20 4,84,87 Mon 24/2/20 68 Tue 9/6/20 119,117 Sat 12/9/20 120 Mon 21/11/22 6 Fri 14/8/20 105,106 Sat 18/1/20 86 Wed 5/2/20 86,124SS Mon 3/8/20 Sat 28/3/20 125 Fri 19/6/20 127 Mon 20/7/20 125 Fri 7/8/20 Fri 7/8/20 Fri 7/8/20 125 Fri 3/7/20 125,132SS+60 days	116 117,94,95 120 120 121 41FF 42FF 125SS 127,133,137,134,135,132 128 129 130 135SS+60 days,134SS+60	0 days 8 days 0 days 74 days 84 days 84 days 84 days 80 days 80 days 110 days	Calendar Day Normal Working I Normal Working I Normal Working Normal Working Hours_20190924 Normal Working Hours_20190924	Hours UU	18/11 18/11 27/1 20 20 20 20 20 20 20 20 20 20 20 20 20	$ \begin{array}{c} 14/12\\ 15/2 \\ 5/2 \\ 5/2 \\ 5/2 \\ 6/3 \\ 10/6 $
KD1A	Construction Works Preliminary Works Initial Survey Condition Survey Installation of Monitoring Markers Access Road (AR3), B-1 Site setup and clearance wroks Drainage and Utilities Works Roadworks Inlet Works No.1, B-2 Diversion Works (1. Inlet Truck Sewer, Leachate Rising Mains, Sludge Pipes, Tank Drains and Pipelines near Primary Sludge Thinkeners) Utilities scanning to idenify existing UU arrangement Triab its to locate the collection points Diversion of Inlet Truck Sewer (approx. 40m 1800mm dia concrete pipe, 4 deep manholes and Inlet Reception Chamber) Trench Excavation for 1800mm dia pipeline and manholes Construct M/H MHA01, MHA02, MHA03, MHA04 and Inlet Reception Chamber Lay 1800mm dia concretre pipe Collection to existing Inlet Chamber Diversion of Leachate Rising Main, Sludge Pipes and Tank Drain Diversion of tank drain, approx. 70m 675mm dia conrete pipe and 2 manholes MHD8.5 & MHD9.5) Diversion of sludge pipe, CHES1 approx. 154m DN250 Cl Diversion of sludge pipe, CHES2 approx. 106m DN250 Cl	109 days 24 days 30 days 26 days 193 days 28 days 76 days 80 days 810 days 180 days 12 days 146 days 45 days 146 days 150 days 150 days 60 days 75 days	Mon 18/11/19 Fri 27/12/19 Wed 5/2/20 Mon 20/1/20 Fri 6/3/20 Wed 10/6/20 Mon 6/1/20 Mon 6/1/20 Mon 6/1/20 Mon 6/1/20 Thu 6/2/20 Thu 6/2/20 Thu 6/2/20 Thu 6/2/20 Thu 6/2/20 Thu 6/2/20 Thu 6/2/20 Thu 6/2/20 Thu 6/2/20 Thu 21/4/20 Tue 21/4/20	Sat 14/12/19 2 Tue 4/2/20 64,115 Thu 5/3/20 116 Sat 12/9/20 4,84,87 Mon 24/2/20 68 Tue 9/6/20 119,117 Sat 12/9/20 120 Mon 21/11/22 6 Fri 14/8/20 105,106 Sat 18/1/20 86,124SS Mon 3/8/20 Sat 28/3/20 125 Fri 19/6/20 127 Mon 20/7/20 128 Mon 3/8/20 129 Fri 7/8/20 Fri 7/8/20 125 Fri 3/7/20 125,132SS+60 days Tue 21/7/20 125,132SS+60 days	116 117,94,95 120 121 121 121 12F 125SS 127,133,137,134,135,132 128 129 130 135SS+60 days,134SS+60	0 days 8 days 0 days 0 days 9 days 0 days 9 days 0 days 9 days 0 days 9 days 0 days 45 days 74 days 84 days 80 days 110 days 95 days 95 days	Calendar Day Normal Working I Normal Working I Hours_20190924 Normal Working I Hours_20190924	Hours U Hours U Hours U Hours U Hours U Hours U U Hours U U U U U U U U U U U U U U U U U U U	18/11 18/11 27/1 20 20 20 20 20 20 20 20 20 20 20 20 20	$ \begin{array}{cccccccccccccccccccccccccccccccccccc$
KD1A	Construction Works Preliminary Works Initial Survey Condition Survey Installation of Monitoring Markers Access Road (AR3), B-1 Site setup and clearance wroks Drainage and Utilities Works Roadworks Inlet Works No.1, B-2 Diversion Works (1. Inlet Truck Sewer, Leachate Rising Mains, Sludge Pipes, Tank Drains and Pipelines near Primary Sludge Thinkeners) Utilities scanning to idenify existing UU arrangement Trial pits to locate the collection points Diversion of Inlet Truck Sewer (approx. 40m 1800mm dia concrete pipe, 4 deep manholes and Inlet Reception Chamber) Trench Excavation for 1800mm dia pipeline and manholes Construct M/H MHA01, MHA02, MHA03, MHA04 and Inlet Reception Chamber Lay 1800mm dia concretre pipe Collection to existing Inlet Chamber Diversion of Lak drain, approx. 70m 675mm dia conrete pipe and 2 manholes MHD8.5 & MHD9.5) Diversion of leachate Rising Main, Sludge Pipes and Tank Drain Diversion of sludge pipe, CHES1 approx. 154m DN250 Cl Diversion of sludge pipe, CHES2 approx. 106m DN250 Cl Diversion of sludge pipe, CHES2 approx. 106m DN250 Cl	109 days 24 days 30 days 26 days 193 days 28 days 76 days 80 days 854 days 12 days 24 days 12 days 146 days 45 days 12 days 146 days 65 days 150 days 150 days 60 days 75 days	Mon 18/11/19 Fri 27/12/19 Wed 5/2/20 Mon 20/1/20 Fri 6/3/20 Wed 10/6/20 Mon 6/1/20 Mon 6/1/20 Mon 6/1/20 Mon 6/1/20 Thu 6/2/20 Thu 6/2/20 Thu 6/2/20 Thu 6/2/20 Thu 6/2/20 Thu 6/2/20 Thu 6/2/20 Thu 6/2/20 Thu 6/2/20 Thu 6/2/20	Sat 14/12/19 2 Tue 4/2/20 64,115 Thu 5/3/20 116 Sat 12/9/20 4,84,87 Mon 24/2/20 68 Tue 9/6/20 119,117 Sat 12/9/20 120 Mon 21/11/22 6 Fri 14/8/20 105,106 Sat 18/1/20 86 Wed 5/2/20 86,124SS Mon 3/8/20 Sat 28/3/20 125 Fri 19/6/20 127 Mon 20/7/20 128 Mon 3/8/20 Fri 7/8/20 Fri 7/8/20 Fri 3/7/20 125,132SS+60 days Tue 21/7/20 125,132SS+60 days Tue 21/7/20 125,132SS+60	116 117,94,95 120 121 121 121 12F 125SS 127,133,137,134,135,132 128 129 130 135SS+60 days,134SS+60	0 days 8 days 0 days 0 days 0 days 9 days 0 days 9 days 0 days 7 days 74 days 74 days 84 days 84 days 84 days 84 days 84 days 80 days 110 days 95 days	Calendar Day Normal Working Normal Working Hours_20190924 Normal Working Hours_20190924 Normal Working Hours_20190924 Normal Working Hours_20190924 Normal Working Hours_20190924 Normal Working Hours_20190924	Hours	18/11 18/11 27/1 20 20 20 20 20 20 20 20 20 20 20 20 20	$ \begin{array}{c} 14/12\\ 152 & 12/5\\ 15/2 & 5/3\\ 1 & 24/2\\ 6/3 & 5/2\\ 6/3 & 5/2\\ 10/6 & $
KD1A	Construction Works Preliminary Works Initial Survey Condition Survey Installation of Monitoring Markers Access Road (AR3), B-1 Site setup and clearance wroks Drainage and Utilities Works Roadworks Inlet Works No.1, B-2 Diversion Works (1. Inlet Truck Sewer, Leachate Rising Mains, Sludge Pipes, Tank Drains and Pipelines near Primary Sludge Thinkeners) Utilities scanning to idenify existing UU arrangement Trial pits to locate the collection points Diversion of Inlet Truck Sewer (approx. 40m 1800mm dia concrete pipe, 4 deep manholes and Inlet Reception Chamber) Trench Excavation for 1800mm dia pipeline and manholes Construct M/H MHA01, MHA02, MHA03, MHA04 and Inlet Reception Chamber Lay 1800mm dia concretre pipe Collection to existing Inlet Chamber Diversion of Lachate Rising Main, Sludge Pipes and Tank Drain Diversion of tank drain, approx. 70m 675mm dia conrete pipe and 2 manholes MHD8.5 & MHD9.5) Diversion of sludge pipe, CHES1 approx. 154m DN250 Cl Diversion of sludge pipe, CHES2 approx. 106m DN250 Cl Diversion of sludge pipe, CHES2 approx. 106m DN250 Cl Diversion of pipelines near Primary Sludge Thickeners (approx. 180m long 150mm to 375mm concrete pipes)	109 days 24 days 30 days 26 days 28 days 76 days 80 days 854 days 12 days 12 days 146 days 45 days 65 days 24 days 12 days 150 days 150 days 75 days 75 days	Mon 18/11/19 Fri 27/12/19 Wed 5/2/20 Mon 20/1/20 Fri 6/3/20 Wed 10/6/20 Mon 6/1/20 Mon 6/1/20 Mon 6/1/20 Thu 6/2/20 Thu 6/2/20 Thu 6/2/20 Thu 6/2/20 Thu 6/2/20 Tue 21/4/20 Tue 21/4/20 Tue 21/4/20	Sat 14/12/19 2 Tue 4/2/20 64,115 Thu 5/3/20 116 Sat 12/9/20 4,84,87 Mon 24/2/20 68 Tue 9/6/20 119,117 Sat 12/9/20 120 Mon 21/11/22 6 Fri 14/8/20 105,106 Sat 18/1/20 86 Wed 5/2/20 86,124SS Mon 3/8/20 Sat 28/3/20 125 Fri 19/6/20 127 Mon 20/7/20 128 Mon 3/8/20 129 Fri 7/8/20 Fri 7/8/20 Fri 7/8/20 125 Fri 3/7/20 125,132SS+60 days Tue 21/7/20 125,132SS+60 days Tue 21/7/20 125,132SS+60 days Fri 14/8/20	116 117,94,95 120 120 121 41FF 42FF 125SS 127,133,137,134,135,132 128 129 130 135SS+60 days,134SS+60	0 days 8 days 0 days 0 days 0 days 9 days 0 days 45 days 74 days 84 days 84 days 84 days 84 days 80 days 110 days 95 days 74 days 74 days	Calendar Day Normal Working Normal Working Hours_20190924 Normal Working Hours_20190924 Normal Working Hours_20190924	Hours	18/11 18/11 27/1 20 20 20 20 20 20 20 20 20 20 20 20 20	14/12' $4/2$ $5/2$ $5/2$ $1 - 24/2$ $6/3$ $6/3$ $1 - 14/8$ $1 - 18/1$ $1 - 18/1$ $1 - 18/1$ $1 - 5/2$ $5/2$ $20/6 - 20/7$ $21/7 - 3/8$ $6/2 - 20/7$ $21/7 - 3/8$ $6/2 - 20/7$ $21/7 - 3/8$ $6/2 - 20/7$ $21/7 - 3/8$ $6/2 - 20/7$ $21/7 - 3/8$ $6/2 - 20/7$ $21/4 - 21/7$ $21/4 - 21/7$ $21/4 - 21/7$ $21/4 - 21/7$ $21/4 - 21/7$
	Construction Works Preliminary Works Initial Survey Condition Survey Installation of Monitoring Markers Access Road (AR3), B-1 Site setup and clearance wroks Drainage and Utilities Works Roadworks Inlet Works No.1, B-2 Diversion Works (1. Inlet Truck Sewer, Leachate Rising Mains, Sludge Pipes, Tank Drains and Pipelines near Primary Sludge Thinkeners) Utilities scanning to idenify existing UU arrangement Trial pits to locate the collection points Diversion of Inlet Truck Sewer (approx. 40m 1800mm dia concrete pipe, 4 deep manholes and Inlet Reception Chamber) Trench Excavation for 1800mm dia pipeline and manholes Construct WH MHA01, MHA02, MHA03, MHA04 and Inlet Reception Chamber Lay 1800mm dia concretre pipe Collection to existing Inlet Chamber Diversion of tank drain, approx. 70m 675mm dia conrete pipe and 2 manholes MHD8.5 & MHD9.5) Diversion of sludge pipe, CHES1 approx. 154m DN250 Cl Diversion of sludge pipe, CHES2 approx. 106m DN250 Cl Diversion of sludge pipe, CHES2 approx. 106m DN250 Cl Diversion of sludge pipe, CHES2 approx. 106m DN250 Cl Diversion of sludge pipe, CHES2 approx. 106m DN250 Cl Diversion of pipelines near Primary Sludge Thickeners (approx. 180m long 150mm to 375mm concrete pipes)	109 days 24 days 30 days 26 days 193 days 28 days 76 days 80 days 810 days 180 days 12 days 146 days 45 days 146 days 150 days 150 days 60 days 75 days	Mon 18/11/19 Fri 27/12/19 Wed 5/2/20 Mon 20/1/20 Fri 6/3/20 Wed 10/6/20 Mon 6/1/20 Mon 6/1/20 Mon 6/1/20 Mon 6/1/20 Thu 6/2/20 Thu 6/2/20 Thu 6/2/20 Thu 6/2/20 Thu 6/2/20 Thu 6/2/20 Thu 6/2/20 Thu 6/2/20 Thu 6/2/20 Thu 21/4/20 Tue 21/4/20	Sat 14/12/19 2 Tue 4/2/20 64,115 Thu 5/3/20 116 Sat 12/9/20 4,84,87 Mon 24/2/20 68 Tue 9/6/20 119,117 Sat 12/9/20 120 Mon 21/11/22 6 Fri 14/8/20 105,106 Sat 18/1/20 86,124SS Mon 3/8/20 Sat 28/3/20 125 Fri 19/6/20 127 Mon 20/7/20 128 Mon 3/8/20 129 Fri 7/8/20 Fri 7/8/20 125 Fri 3/7/20 125,132SS+60 days Tue 21/7/20 125,132SS+60 days	116 117,94,95 120 120 121 41FF 42FF 125SS 127,133,137,134,135,132 128 129 130 135SS+60 days,134SS+60	0 days 8 days 0 days 0 days 9 days 0 days 9 days 0 days 9 days 0 days 9 days 0 days 45 days 74 days 84 days 80 days 110 days 95 days 95 days	Calendar Day Normal Working I Normal Working I Normal Working Normal Working Hours_20190924 Normal Working Hours_20190924 Normal Working Hours_20190924 Normal Working Hours_20190924 Normal Working Hours_20190924	Hours	18/11 18/11 27/1 20 20 20 20 20 20 20 20 20 20 20 20 20	$ \begin{array}{cccccccccccccccccccccccccccccccccccc$
	Construction Works Preliminary Works Initial Survey Condition Survey Installation of Monitoring Markers Access Road (AR3), B-1 Site setup and clearance wroks Drainage and Utilities Works Roadworks Inlet Works No.1, B-2 Diversion Works (1. Inlet Truck Sewer, Leachate Rising Mains, Sludge Pipes, Tank Drains and Pipelines near Primary Sludge Thinkeners) Utilities scanning to idenify existing UU arrangement Trial pits to locate the collection points Diversion of Inlet Truck Sewer (approx. 40m 1800mm dia concrete pipe, 4 deep manholes and Inlet Reception Chamber) Trench Excavation for 1800mm dia pipeline and manholes Construct M/H MHA01, MHA02, MHA03, MHA04 and Inlet Reception Chamber Diversion of Leachate Rising Main, Sludge Pipes and Tank Drain Diversion of Leachate Rising Main, Sludge Pipes and Tank Drain Diversion of sludge pipe, CHES1 approx. 154m DN250 Cl Diversion of sludge pipe, CHES2 approx. 106m DN250 Cl Diversion of sludge pipe, CHES2 approx. 106m DN250 Cl Diversion of pipelines near Primary Sludge Thickeners (approx. 180m Iong 150mm to 375mm concrete pipes) Trench Excavation from M/H MHD1E to MHD5 (approx. 90m long with M/Hs MHD1A, 1B, 1C, 1D & 1E)	109 days 24 days 30 days 26 days 28 days 28 days 76 days 80 days 810 days 180 days 146 days 45 days 12 days 12 days 146 days 45 days 150 days 150 days 60 days 75 days 156 days 60 days 60 days 60 days	Mon 18/11/19 Fri 27/12/19 Wed 5/2/20 Mon 20/1/20 Fri 6/3/20 Wed 10/6/20 Mon 6/1/20 Mon 6/1/20 Mon 6/1/20 Mon 6/1/20 Thu 6/2/20 Thu 6/2/20 Thu 6/2/20 Thu 6/2/20 Tue 21/4/20 Tue 21/4/20 Tue 21/4/20 Tue 21/4/20 Thu 6/2/20	Sat 14/12/19 2 Tue 4/2/20 64,115 Thu 5/3/20 116 Sat 12/9/20 4,84,87 Mon 24/2/20 68 Tue 9/6/20 119,117 Sat 12/9/20 120 Mon 21/11/22 6 Fri 14/8/20 105,106 Sat 18/1/20 86,124SS Mon 3/8/20 Sat 28/3/20 125 Fri 19/6/20 125 Fri 7/8/20 129 Fri 7/8/20 125 Fri 7/8/20 125 Fri 3/7/20 125,132SS+60 days Tue 21/7/20 125,132SS+60 days Tue 21/7/20 125,132SS+60 days Fri 14/8/20 Mon 20/4/20 125	116 117,94,95 120 121 121 121 41FF 125SS 127,133,137,134,135,132 128 129 130 135SS+60 days,134SS+60 138SS+45 days,140	0 days 8 days 0 days 0 days 9 days 0 days 9 days 0 days 9 days 0 days 45 days 74 days 84 days 84 days 84 days 84 days 84 days 84 days 80 days 110 days 95 days 74 days 74 days	Calendar Day Normal Working I Normal Working Hours_20190924 Normal Working Hours_20190924	Hours	18/11 18/11 27/1 20 20 20 20 20 20 20 20 20 20 20 20 20	14/12' $4/2$ $5/2$ $5/2$ $1 - 24/2$ $6/3$ $6/3$ $1 - 14/8$ $1 - 18/1$ $1 - 18/1$ $1 - 18/1$ $1 - 5/2$ $5/2$ $20/6 - 20/7$ $21/7 - 3/8$ $6/2 - 20/7$ $21/7 - 3/8$ $6/2 - 20/7$ $21/7 - 3/8$ $6/2 - 20/7$ $21/7 - 3/8$ $6/2 - 20/7$ $21/7 - 3/8$ $6/2 - 20/7$ $21/4 - 21/7$ $21/4 - 21/7$ $21/4 - 21/7$ $21/4 - 21/7$ $21/4 - 21/7$
KD1A	Construction Works Preliminary Works Initial Survey Condition Survey Installation of Monitoring Markers Access Road (AR3), B-1 Site setup and clearance wroks Drainage and Utilities Works Roadworks Inlet Works No.1, B-2 Diversion Works (1. Inlet Truck Sewer, Leachate Rising Mains, Sludge Pipes, Tank Drains and Pipelines near Primary Sludge Thinkeners) Utilities scanning to idenify existing UU arrangement Trial pits to locate the collection points Diversion of Inlet Truck Sewer (approx. 40m 1800mm dia concrete pipe, 4 deep manholes and Inlet Reception Chamber) Trench Excavation for 1800mm dia pipeline and manholes Construct WH MHA01, MHA02, MHA03, MHA04 and Inlet Reception Chamber Lay 1800mm dia concretre pipe Collection to existing Inlet Chamber Diversion of tank drain, approx. 70m 675mm dia conrete pipe and 2 manholes MHD8.5 & MHD9.5) Diversion of sludge pipe, CHES1 approx. 154m DN250 Cl Diversion of sludge pipe, CHES2 approx. 106m DN250 Cl Diversion of sludge pipe, CHES2 approx. 106m DN250 Cl Diversion of sludge pipe, CHES2 approx. 106m DN250 Cl Diversion of sludge pipe, CHES2 approx. 106m DN250 Cl Diversion of pipelines near Primary Sludge Thickeners (approx. 180m long 150mm to 375mm concrete pipes)	109 days 24 days 30 days 26 days 28 days 28 days 76 days 80 days 854 days 12 days 24 days 12 days 146 days 45 days 150 days 150 days 60 days 75 days 156 days 60 days	Mon 18/11/19 Fri 27/12/19 Wed 5/2/20 Mon 20/1/20 Fri 6/3/20 Wed 10/6/20 Mon 6/1/20 Mon 6/1/20 Mon 6/1/20 Thu 6/2/20 Thu 6/2/20 Thu 6/2/20 Thu 6/2/20 Thu 6/2/20 Tue 21/4/20 Tue 21/4/20 Tue 21/4/20	Sat 14/12/19 2 Tue 4/2/20 64,115 Thu 5/3/20 116 Sat 12/9/20 4,84,87 Mon 24/2/20 68 Tue 9/6/20 119,117 Sat 12/9/20 120 Mon 21/11/22 6 Fri 14/8/20 105,106 Sat 18/1/20 86 Wed 5/2/20 86,124SS Mon 3/8/20 Sat 28/3/20 125 Fri 19/6/20 127 Mon 20/7/20 128 Mon 3/8/20 129 Fri 7/8/20 Fri 7/8/20 Fri 7/8/20 125 Fri 3/7/20 125,132SS+60 days Tue 21/7/20 125,132SS+60 days Tue 21/7/20 125,132SS+60 days Fri 14/8/20	116 117,94,95 120 121 121 121 41FF 125SS 127,133,137,134,135,132 128 129 130 135SS+60 days,134SS+60 138SS+45 days,140	0 days 8 days 0 days 0 days 0 days 9 days 0 days 9 days 0 days 9 days 0 days 9 days 0 days 45 days 45 days 74 days 84 days 84 days 84 days 80 days 110 days 95 days 74 days 74 days 87 days 80 days 110 days 95 days 74 days 74 days 100 days	Calendar Day Normal Working Normal Working Hours_20190924 Normal Working	Hours	18/11 18/11 27/1 20 20 20 20 20 20 20 20 20 20 20 20 20	$ \begin{array}{c} 14/12 \\ 1 & 4/2 \\ 5/2 & 12/9 \\ 1 & - & - & - & - & - & - & - & - & - & $
KD1A	Construction Works Preliminary Works Initial Survey Condition Survey Installation of Monitoring Markers Access Road (AR3), B-1 Site setup and clearance wroks Drainage and Utilities Works Roadworks Inlet Works No.1, B-2 Diversion Works (1. Inlet Truck Sewer, Leachate Rising Mains, Sludge Pipes, Tank Drains and Pipelines near Primary Sludge Thinkeners) Utilities scanning to idenify existing UU arrangement Trial pits to locate the collection points Diversion of Inlet Truck Sewer (approx. 40m 1800mm dia concrete pipe, 4 deep manholes and Inlet Reception Chamber) Trench Excavation for 1800mm dia pipeline and manholes Construct M/H MHA01, MHA02, MHA03, MHA04 and Inlet Reception Chamber Lay 1800mm dia concretre pipe Collection to existing Inlet Chamber Diversion of Leachate Rising Main, Sludge Pipes and Tank Drain Diversion of Leachate Rising Main, Sludge Pipes and Tank Drain Diversion of sludge pipe, CHES1 approx. 154m DN250 Cl Diversion of sludge pipe, CHES2 approx. 106m DN250 Cl Diversion of sludge pipe, CHES2 approx. 106m DN250 Cl Diversion of sludge pipe, CHES2 approx. 106m DN250 Cl Diversion of sludge pipe, CHES2 approx. 106m DN250 Cl Diversion of pipelines near Primary Sludge Thickeners (approx. 180	109 days 24 days 30 days 26 days 28 days 28 days 76 days 80 days 810 days 180 days 146 days 45 days 12 days 12 days 146 days 45 days 150 days 150 days 60 days 75 days 156 days 60 days 60 days 60 days	Mon 18/11/19 Fri 27/12/19 Wed 5/2/20 Mon 20/1/20 Fri 6/3/20 Wed 10/6/20 Mon 6/1/20 Mon 6/1/20 Mon 6/1/20 Mon 6/1/20 Thu 6/2/20 Thu 6/2/20 Thu 6/2/20 Thu 6/2/20 Tue 21/4/20 Tue 21/4/20 Tue 21/4/20 Thu 6/2/20 Thu 6/2/20 Thu 6/2/20	Sat 14/12/19 2 Tue 4/2/20 64,115 Thu 5/3/20 116 Sat 12/9/20 4,84,87 Mon 24/2/20 68 Tue 9/6/20 119,117 Sat 12/9/20 120 Mon 21/11/22 6 Fri 14/8/20 105,106 Sat 18/1/20 86,124SS Mon 3/8/20 Sat 28/3/20 125 Fri 19/6/20 127 Mon 20/7/20 125 Fri 7/8/20 Fri 7/8/20 129 Fri 7/8/20 125 Fri 3/7/20 125,132SS+60 days Tue 21/7/20 125,132SS+60 days Tue 21/7/20 125,132SS+60 days Fri 14/8/20 Mon 20/4/20 125 Sat 13/6/20 137SS+45 days	116 117,94,95 120 120 121 121 41FF 42FF 125SS 127,133,137,134,135,132 128 129 130 135SS+60 days,134SS+60 138SS+45 days,140 139	0 days 8 days 0 days 0 days 9 days 0 days 9 days 0 days 9 days 0 days 45 days 74 days 84 days 84 days 84 days 84 days 84 days 84 days 80 days 110 days 95 days 74 days 74 days	Calendar Day Normal Working I Normal Working I Hours_20190924 Normal Working I Hours_20190924 Normal Working I Hours_20190924 Normal Working I Hours_20190924 Normal Working I Hours_20190924 Normal Working I Hours_20190924	Hours	18/11 18/11 27/1 20 20 20 20 20 20 20 20 20 20 20 20 20	$ \begin{array}{c} 14/12\\ 4/2\\ 5/2\\ 5/2\\ 5/2\\ 5/2\\ 5/2\\ 5/2\\ 5/2\\ 5$
KD1A	Construction Works Initial Survey Initial Survey Condition Survey Installation of Monitoring Markers Access Road (AR3), B-1 Site setup and clearance wroks Drainage and Utilities Works Roadworks Inlet Works No.1, B-2 Diversion Works (1. Inlet Truck Sewer, Leachate Rising Mains, Sludge Pipes, Tank Drains and Pipelines near Primary Sludge Thinkeners) Utilities scanning to idenify existing UU arrangement Trial pits to locate the collection points Diversion of Inlet Truck Sewer (approx. 40m 1800mm dia concrete pipe, 4 deep manholes and Inlet Reception Chamber) Trench Excavation for 1800mm dia pipeline and manholes Construct M/H MHA01, MHA02, MHA03, MHA04 and Inlet Reception Chamber Diversion of Lacchate Rising Main, Sludge Pipes and Tank Drain Diversion of Leachate Rising Main, Sludge Pipes and Tank Drain Diversion of sludge pipe, CHES1 approx. 106m DN250 Cl Diversion of sludge pipe, CHES2 approx. 106m DN250 Cl Diversion of sludge pipe, CHES2 approx. 106m DN250 Cl Diversion of pipelines near Primary Sludge Thickeners (approx. 180m Long 150mm to 375mm concrete pipes) Trench Excavation from M/H MHD1E to MHD5 (approx. 90m long with M/HS MHD1A, 1B, 1C, 1D & 1E) Manholes construction and Pipe laying Backfilling <	109 days 24 days 30 days 26 days 28 days 28 days 28 days 80 days 810 days 180 days 180 days 180 days 180 days 180 days 180 days 12 days 24 days 146 days 45 days 150 days 150 days 60 days 75 days 156 days 60 days	Mon 18/11/19 Fri 27/12/19 Wed 5/2/20 Mon 20/1/20 Fri 6/3/20 Wed 10/6/20 Mon 6/1/20 Mon 6/1/20 Mon 6/1/20 Mon 6/1/20 Thu 6/2/20 Thu 6/2/20 Thu 6/2/20 Thu 6/2/20 Thu 6/2/20 Tue 21/4/20 Tue 21/4/20 Thu 6/2/20 Thu 6/2/20 Thu 6/2/20 Mon 30/3/20 Mon 30/3/20 Mon 15/6/20 Tue 21/4/20	Sat 14/12/19 2 Tue 4/2/20 64,115 Thu 5/3/20 116 Sat 12/9/20 4,84,87 Mon 24/2/20 68 Tue 9/6/20 119,117 Sat 12/9/20 120 Mon 21/11/22 6 Fri 14/8/20 105,106 Sat 18/1/20 86,124SS Mon 3/8/20 Sat 28/3/20 125 Fri 19/6/20 127 Mon 20/7/20 128 Mon 3/8/20 129 Fri 7/8/20 125 Fri 3/7/20 125,132SS+60 days Tue 21/7/20 125,132SS+60 days Tue 21/7/20 125,132SS+60 days Tue 21/7/20 125,132SS+60 days Fri 14/8/20 Mon 20/4/20 125 Sat 13/6/20 137SS+45 days Wed 15/7/20 137	116 117,94,95 120 121 121 121 125SS 127,133,137,134,135,132 128 129 130 135SS+60 days,134SS+60 138SS+45 days,140 138SS+45 days,140 139 141SS+26 days	0 days 8 days 0 days 0 days 9 days 0 days 9 days 0 days 9 days 0 days 9 days 0 days 45 days 45 days 74 days 84 days 84 days 84 days 84 days 80 days 80 days 95 days 95 days 74 days 100 days 74 days 100 days 74 days	Calendar Day Normal Working I Normal Working Hours_20190924 Normal Working I Normal Working I Normal Working Hours_20190924 Normal Working I Normal Working I N	Hours	18/11 18/11 27/1 20 20 20 20 20 20 20 20 20 20 20 20 20	
KD1A	Construction Works Initial Survey Initial Survey Condition Survey Installation of Monitoring Markers Access Road (AR3), B-1 Site setup and clearance wroks Drainage and Utilities Works Roadworks Inlet Works No.1, B-2 Diversion Works (1. Inlet Truck Sewer, Leachate Rising Mains, Sludge Pipes, Tank Drains and Pipelines near Primary Sludge Thinkeners) Utilities scanning to idenify existing UU arrangement Trial pits to locate the collection points Diversion of Inlet Truck Sewer (approx. 40m 1800mm dia concrete pipe, 4 deep manholes and Inlet Reception Chamber) Trench Excavation for 1800mm dia pipeline and manholes Construct M/H MHA01, MHA02, MHA03, MHA04 and Inlet Reception Chamber Lay 1800mm dia concretre pipe Collection to existing Inlet Chamber Diversion of Leachate Rising Main, Sludge Pipes and Tank Drain Diversion of Leachate Rising main, CHLC, approx. 24m DN250 DI Diversion of sludge pipe, CHES1 approx. 154m DN250 CI Diversion of sludge pipe, CHES2 approx. 106m DN250 CI Diversion of pipelines near Primary Sludge Thickeners (approx. 180m long 150mm to 375mm concrete pipes) Trench Excavation from M/H MHD1E to MHD5 (approx. 90m long with M/Hs MHD1A, 18, 1C, 1D & 1E) Manholes construction and Pipe laying <	109 days 24 days 30 days 26 days 28 days 28 days 28 days 80 days 814 days 12 days 24 days 12 days 146 days 45 days 150 days 150 days 60 days 75 days 156 days 60 days 25 days 60 days 60 days 45 days 156 days 60 days 75 days 60 days <tr td=""></tr>	Mon 18/11/19 Fri 27/12/19 Wed 5/2/20 Mon 20/1/20 Fri 6/3/20 Wed 10/6/20 Mon 6/1/20 Mon 6/1/20 Mon 6/1/20 Mon 6/1/20 Thu 6/2/20 Thu 6/2/20 Thu 6/2/20 Thu 6/2/20 Thu 6/2/20 Tue 21/4/20 Tue 21/4/20 Tue 21/4/20 Thu 6/2/20 Mon 30/3/20 Mon 30/3/20 Mon 30/3/20 Mon 30/3/20 Mon 30/3/20 Mon 30/3/20 Mon 30/3/20	Sat 14/12/19 2 Tue 4/2/20 64,115 Thu 5/3/20 116 Sat 12/9/20 4,84,87 Mon 24/2/20 68 Tue 9/6/20 119,117 Sat 12/9/20 120 Mon 21/11/22 6 Fri 14/8/20 105,106 Sat 18/1/20 86,124SS Mon 3/8/20 Sat 28/3/20 125 Fri 19/6/20 127 Mon 20/7/20 128 Mon 3/8/20 129 Fri 7/8/20 Fri 7/8/20 125 Fri 3/7/20 125,132SS+60 days Tue 21/7/20 125,132SS+60 days Tue 21/7/20 125,132SS+60 days Fri 14/8/20 Mon 20/4/20 125 Sat 13/6/20 137SS+45 days Wed 15/7/20 138 Fri 3/7/20 137 Thu 16/7/20 140SS+26 days	116 117,94,95 120 120 121 121 41FF 125SS 127,133,137,134,135,132 128 129 130 135SS+60 days,134SS+60 138SS+45 days,140 138SS+45 days,140 139 141SS+26 days 142	0 days 8 days 0 days 0 days 0 days 9 days 0 days 9 days 0 days 9 days 0 days 9 days 0 days 45 days 45 days 74 days 84 days 84 days 84 days 84 days 80 days 110 days 95 days 74 days 74 days 74 days 74 days 74 days 74 days 100 days 100 days 74 days 74 days 74 days 74 days	Calendar Day Normal Working Normal Working Hours_20190924 Normal Working Normal Working	Hours	18/11 18/11 27/1 20 20 20 20 20 20 20 20 20 20 20 20 20	1412^{2} 1412^{2} 141^{2} 141^{2} 141^{2} 141^{2} 141^{2} 141^{2} 129^{2} 101^{6} 101^{6} 129^{2} 141^{8} 118^{1} 152^{2} 152^{2} 117^{2} 318^{2} 201^{6} 201^{7} 201^{7} 201^{7} 201^{7} 201^{7} 201^{7} 217^{7} 318^{5} 214^{4} 217^{7}
KD1A	Construction Works Initial Survey Condition Survey Installation of Monitoring Markers Access Road (AR3), B-1 Installation of Monitoring Markers Access Road (AR3), B-1 Site setup and clearance wroks Drainage and Utilities Works Roadworks Inlet Works No.1, B-2 Diversion Works (1. Inlet Truck Sewer, Leachate Rising Mains, Sludge Pipes, Tank Drains and Pipelines near Primary Sludge Thinkeners) Utilities scanning to idenify existing UU arrangement Trial pits to locate the collection points Diversion of Inlet Truck Sewer (approx. 40m 1800mm dia concrete pipe, 4 deep manholes and Inlet Reception Chamber) Trench Excavation for 1800mm dia pipeline and manholes Construct M/H MHA01, MHA02, MHA03, MHA04 and Inlet Reception Chamber Collection to existing Inlet Chamber Diversion of Leachate Rising Main, Sludge Pipes and Tank Drain Diversion of tank drain, approx. 70m 675mm dia conrete pipe and 2 manholes MHD8.5 & MHD9.5) Diversion of sludge pipe, CHES1 approx. 154m DN250 Cl Diversion of sludge pipe, CHES2 approx. 106m DN250 Cl Diversion of sludge pipe, CHES2 approx. 106m DN250 Cl Diversion of sludge pipe, CHES2 approx. 106m DN250 Cl Diversion of sludge pipe, CHES2 approx. 106m DN250 Cl Diversion of sludge pipe, CHES2 approx. 106m DN250 Cl Diversion of sludge pipe, CHES2 approx. 106m DN250 Cl Diversion of sludg	109 days 24 days 30 days 26 days 28 days 28 days 76 days 80 days 854 days 12 days 24 days 12 days 12 days 24 days 12 days 24 days 146 days 45 days 12 days 12 days 146 days 65 days 61 days 150 days 60 days 75 days 75 days 60 days	Mon 18/11/19 Fri 27/12/19 Wed 5/2/20 Mon 20/1/20 Fri 6/3/20 Wed 10/6/20 Mon 6/1/20 Mon 6/1/20 Mon 6/1/20 Mon 6/1/20 Thu 6/2/20 Thu 6/2/20 Thu 6/2/20 Thu 6/2/20 Tue 21/4/20 Tue 21/4/20 Tue 21/4/20 Thu 6/2/20 Mon 30/3/20 Mon 30/3/20 Mon 30/3/20 Mon 15/6/20 Tue 21/4/20 Sat 23/5/20 Fri 17/7/20	Sat 14/12/19 2 Tue 4/2/20 64,115 Thu 5/3/20 116 Sat 12/9/20 4,84,87 Mon 24/2/20 68 Tue 9/6/20 119,117 Sat 12/9/20 120 Mon 21/11/22 6 Fri 14/8/20 105,106 Sat 18/1/20 86 Wed 5/2/20 86,124SS Mon 3/8/20 Sat 28/3/20 125 Fri 19/6/20 127 Mon 20/7/20 128 Mon 3/8/20 129 Fri 7/8/20 Fri 7/8/20 Fri 7/8/20 125 Fri 3/7/20 125,132S5+60 days Tue 21/7/20 125,132S5+60 days Tue 21/7/20 125,132S5+60 days Tue 21/7/20 125,132S5+60 days Fri 14/8/20 Mon 20/4/20 125 Sat 13/6/20 137S5+45 days Wed 15/7/20 137 Thu 16/7/20 140S5+26 days Fri 14/8/20 141	116 117,94,95 120 120 121 41FF 42FF 125SS 127,133,137,134,135,132 128 129 130 135SS+60 days,134SS+60 138SS+45 days,140 138SS+45 days,140 139 141SS+26 days	0 days 8 days 0 days 0 days 0 days 9 days 0 days 0 days 0 days 0 days 0 days 45 days 74 days 74 days 84 days 84 days 84 days 80 days 110 days 95 days 74 days 74 days 80 days 110 days 95 days 74 days	Calendar Day Normal Working Normal Working Hours_20190924 Normal Working Hours_20190924 Normal Working Hours_20190924 Normal Working Hours_20190924 Normal Working Hours_20190924 Normal Working Hours_20190924 Normal Working Hours_20190924 Normal Working Normal Working	Hours	18/11 18/11 27/1 20 20 20 20 20 20 20 20 20 20 20 20 20	$14/1^2$ 12/2 1/4 = 24/2 1/4 = 24/7 1/4 = 24/7 1/7 = 3/8 1/2 = 24/4 1/2 = 24/7 1/2 = 24/4 1/2 = 24/7 1/2 = 24/7
KD1A	Construction Works Initial Survey Initial Survey Condition Survey Installation of Monitoring Markers Access Road (AR3), B-1 Site setup and clearance wroks Drainage and Utilities Works Roadworks Inlet Works No.1, B-2 Diversion Works (1. Inlet Truck Sewer, Leachate Rising Mains, Sludge Pipes, Tank Drains and Pipelines near Primary Sludge Thinkeners) Utilities scanning to idenify existing UU arrangement Trial pits to locate the collection points Diversion of Inlet Truck Sewer (approx. 40m 1800mm dia concrete pipe, 4 deep manholes and Inlet Reception Chamber) Trench Excavation for 1800mm dia pipeline and manholes Construct M/H MHA01, MHA02, MHA03, MHA04 and Inlet Reception Chamber Lay 1800mm dia concretre pipe Collection to existing Inlet Chamber Diversion of Leachate Rising Main, Sludge Pipes and Tank Drain Diversion of Leachate Rising main, CHLC, approx. 24m DN250 DI Diversion of sludge pipe, CHES1 approx. 154m DN250 CI Diversion of sludge pipe, CHES2 approx. 106m DN250 CI Diversion of pipelines near Primary Sludge Thickeners (approx. 180m long 150mm to 375mm concrete pipes) Trench Excavation from M/H MHD1E to MHD5 (approx. 90m long with M/Hs MHD1A, 18, 1C, 1D & 1E) Manholes construction and Pipe laying <	109 days 24 days 30 days 26 days 28 days 28 days 28 days 80 days 814 days 12 days 24 days 12 days 146 days 45 days 150 days 150 days 60 days 75 days 156 days 60 days 25 days 60 days 60 days 45 days 156 days 60 days 75 days 60 days <tr td=""></tr>	Mon 18/11/19 Fri 27/12/19 Wed 5/2/20 Mon 20/1/20 Fri 6/3/20 Wed 10/6/20 Mon 6/1/20 Mon 6/1/20 Mon 6/1/20 Mon 6/1/20 Thu 6/2/20 Thu 6/2/20 Thu 6/2/20 Thu 6/2/20 Thu 6/2/20 Tue 21/4/20 Tue 21/4/20 Tue 21/4/20 Thu 6/2/20 Mon 30/3/20 Mon 30/3/20 Mon 30/3/20 Mon 30/3/20 Mon 30/3/20 Mon 30/3/20 Mon 30/3/20	Sat 14/12/19 2 Tue 4/2/20 64,115 Thu 5/3/20 116 Sat 12/9/20 4,84,87 Mon 24/2/20 68 Tue 9/6/20 119,117 Sat 12/9/20 120 Mon 21/11/22 6 Fri 14/8/20 105,106 Sat 18/1/20 86 Wed 5/2/20 86,124SS Mon 3/8/20 Sat 28/3/20 125 Fri 19/6/20 127 Mon 20/7/20 128 Mon 3/8/20 129 Fri 7/8/20 Fri 7/8/20 Fri 7/8/20 125 Fri 3/7/20 125,132S5+60 days Tue 21/7/20 125,132S5+60 days Tue 21/7/20 125,132S5+60 days Tue 21/7/20 125,132S5+60 days Fri 14/8/20 Mon 20/4/20 125 Sat 13/6/20 137S5+45 days Wed 15/7/20 137 Thu 16/7/20 140S5+26 days Fri 14/8/20 141	116 117,94,95 120 120 121 121 121 125SS 127,133,137,134,135,132 128 129 130 135SS+60 days,134SS+60 days,134SS+60 138SS+45 days,140 138SS+45 days,140 141SS+26 days 141SS+26 days	0 days 8 days 0 days 0 days 0 days 9 days 0 days 9 days 0 days 9 days 0 days 9 days 0 days 45 days 45 days 74 days 84 days 84 days 84 days 84 days 80 days 110 days 95 days 74 days 74 days 74 days 74 days 74 days 74 days 100 days 100 days 74 days 74 days 74 days 74 days	Calendar Day Normal Working Normal Working Hours_20190924 Normal Working Normal Working	Hours	18/11 18/11 27/1 20 20 20 20 20 20 20 20 20 20 20 20 20	1412^{2} 1412^{2} 141^{2} 141^{2} 141^{2} 141^{2} 141^{2} 141^{2} 129^{2} 101^{6} 101^{6} 129^{2} 141^{8} 118^{1} 152^{2} 152^{2} 117^{2} 318^{2} 201^{6} 201^{7} 201^{7} 201^{7} 201^{7} 201^{7} 201^{7} 217^{7} 318^{5} 214^{4} 217^{7}

Key Date	ewage Treatment Facilities	Duration	Start	Finish Predecessors	Successors	Total Slack	Task Calendar trade	2020 2021 2022 2023 2024 2025
ACY Date								Qtr2 Qtr3 Qtr4 Qtr1 Qtr2 Qtr3 Qtr4 Qtr3 Qtr4 Qtr1 Qtr2 Qtr3 Qtr4 Qtr1 Qtr2 Qtr3 Qtr4 Qtr1 Qtr2 Qtr3 Qtr4 Qtr3 Qtr3 Qtr4 Qtr3 Qtr3 Qtr4 Qtr3 Qtr3 Qtr3 Qtr4 Qtr3 Qtr3 Qtr3 Qtr4 Q
	Primary Sludge Pump Pit	60 days	Wed 10/6/20	Thu 20/8/20 144	146	0 days	Normal Working Hoursdem	10/6 2002 20/8
	Septic Tank	50 days	Fri 21/8/20	Tue 20/10/20 145	147	0 days	Normal Working Hoursdem	21/8 555 20/10
	Diesel Tank	50 days	Wed 21/10/20	Fri 18/12/20 146		0 days	Normal Working Hoursdem	21/10 555 18/12
	Inlet Works No.1 Building	569 days	Sat 19/12/20	Mon 21/11/22 6	150	0 days	Normal Working Hou	
	Excavate to +6.5mPD (1980sqm excavated soil)	10 days	Sat 19/12/20	Sat 2/1/21 143	150	0 days	Normal Working Hoursex	19/12 ¹² 2/1 4/1 ¹² 22/2
	Predrilling (59nrs, 6rigs, 4days/drillhole/rig)	40 days	Mon 4/1/21	Mon 22/2/21 149,69	151 15200 - 24 days 151 102	0 days	Normal Working Hourspd	
	Pre-bored H piles (186nos, 7rigs, 5days/rig/pile)	133 days	Tue 23/2/21	Wed 4/8/21 150,70	152SS+24 days,154,162,	,	Normal Working Hourshp	
	Sheetpile Installation (FSPIV, 3,840sq.m, 1rigs, 50sqm/rig/day) with toe grouting	80 days	Tue 23/3/21	Wed 30/6/21 151SS+24 da	ys 154	55 days	Normal Working sp Hours_20190924	23/3 500
	Pile Load Test	26 days	Thu 5/8/21	Fri 3/9/21 151	154	0 days	Normal Working Hourst	5/8 🖙 3/9
	ELS works (strutting 4 layers, excavate soil 7445cu.m)	77 days	Sat 4/9/21	Mon 6/12/21 152,151,71,1		0 days	Normal Working Hoursex	4/9 6/12
-	Excavate to +5.0mPD and S1 wailing / strutting (960sqm excavated soil)	15 days	Sat 4/9/21	Tue 21/9/21	156	0 days	Normal Working ex	4/9 5 21/9
						,-	Hours_20190924	
	Excavate to +2.0mPD and S2 wailing / strutting (1920sqm excavated	20 days	Thu 23/9/21	Mon 18/10/21 155	157	0 days	Normal Working ex	23/9 📼 18/10
	soil)						Hours_20190924	
	Excavate to +0.0mPD and S3 wailing / strutting (1280sqm excavated soil)	15 days	Tue 19/10/21	Thu 4/11/21 156	158	0 days	Normal Working ex	19/10 🗖 4/11
	Excavate to -3.0mPD and S4 wailing / strutting (1920sqm excavated	20 days	Fri 5/11/21	Sat 27/11/21 157	159	0 days	Hours_20190924 Normal Working ex	5/11 📼 27/11
	soil)	20 uays	1113/11/21	Sat 27/11/21 157	159	0 days	Hours_20190924	
	Excavate -7.4mPD (1365sqm excavated soil)	7 days	Mon 29/11/21	Mon 6/12/21 158	166	0 days	Normal Working Hoursex	29/11 5 6/12
_	R.C. Structure works	296 days	Thu 5/8/21	Thu 4/8/22 73,107,108		0 days	Normal Working Hoursto	5/8 4/8
	Phase A (floor area 585 sqm)	105 days	Thu 5/8/21	Wed 8/12/21		66 days	Normal Working Hoursrc	5/8 8/12
	Rebar fix and formwork and concreting for the pile cap (G/F)	40 days	Thu 5/8/21	Mon 20/9/21 151	163	66 days	Normal Working Hoursrc	5/8 — 20/9
	Rebar fix and formwork and concreting upto +13.45mPD (1/F)	25 days	Tue 21/9/21	Fri 22/10/21 162	164	66 days	Normal Working Hoursrc	21/9 — 22/10
	Rebar fix and formwork and concreting upto +25.80mPD (R/F)	40 days	Sat 23/10/21	Wed 8/12/21 163	170	66 days	Normal Working Hoursrc	23/10 — 8/12
	Phase B (621 sqm) and Phase C (662 sqm)	193 days	Tue 7/12/21	Thu 4/8/22		0 days	Normal Working Hoursrc	7/12 4/8
	Rebar fix and formwork and concreting for the Inlet Works structure	26 days	Tue 7/12/21	Sat 8/1/22 159	167	0 days	Normal Working rc	7/12 📨 8/1
	upto level -3.0mPD and removal of S4 wailing/strutting					-	Hours_20190924	
	Rebar fix and formwork and concreting for the Inlet Works structure	14 days	Mon 10/1/22	Tue 25/1/22 166	168	0 days	Normal Working rc	10/1 🖙 25/1
	upto level +0.0mPD and removal of S3 and S2 wailing/strutting						Hours_20190924	
8	Rebar fix and formwork and concreting for the Inlet Works structure	14 dovo	Wed 26/1/22	Mon 14/2/22 167	169	0 days	Normal Working rc	26/1 🗳 14/2
,	upto level +5.0mPD and removal of S1 wailing/strutting	14 days	WEU 20/ 1/22	101011 14/2/22 10/	100	u udys	Hours_20190924	2017 1972
)	Apply waterproofing membrance and backfilling	14 days	Tue 15/2/22	Wed 2/3/22 168	170	0 days	Normal Working Hours	15/2 🗳 2/3
)	Rebar fix and formwork and concreting for the Inlet Works structure of	35 days	Thu 3/3/22	Wed 13/4/22 169,164	171	0 days	Normal Working rc	3/3 🎫 13/4
	ground floor levels	-				-	Hours_20190924	
1	Rebar fix and formwork and concreting for the Inlet Works structure of	30 days	Thu 14/4/22	Tue 24/5/22 170	172	0 days	Normal Working rc	14/4 🔜 24/5
	1/F levels (Phase B +20.11mPD and Phase C +13.45mPD)						Hours_20190924	
2	Deber fiv and formula and concretion for the Inlet Works structure of	20 40.00	Med 25/5/22	E-: 47/0/00 474	470	0 days	Normal Marking	25/5 🖾 17/6
2	Rebar fix and formwork and concreting for the Inlet Works structure of double part levels (Phase B +21.31mPD)	20 days	Wed 25/5/22	Fri 17/6/22 171	173	0 days	Normal Working rc Hours_20190924	205 - 11/0
3	Rebar fix and formwork and concreting for the Inlet Works structure of	20 days	Sat 18/6/22	Tue 12/7/22 172	174	0 days	Normal Working rc	18/6 🖾 12/7
	R/F levels (Phase B +27.50mPD and Phase C +25.80mPD)	20 00,0	04110,0,22	100 12,1,22 112		o dayo	Hours_20190924	
4 KD1C	Rebar fix and formwork and concreting for the Inlet Works structure	20 days	Wed 13/7/22	Thu 4/8/22 173	176,43FF,175	0 days	Normal Working rc	13/7 💴 4/8
	upto level +27.8mPD (upper roof floor level)						Hours_20190924	
5 VD 40					1055			
5 KD1C	Allow access to Contractor DE/2018/04 for E&M installation and T&C works	0 days	Thu 4/8/22	Thu 4/8/22 174	43FF	0 days	Normal Working	4/8 🔶
		-				-	Normal Working Hours_20190924	
5 SW1	ABWF works	90 days	Fri 5/8/22	Mon 21/11/22 174,110,78	43FF 55FF	293 days	Normal Working Hours_20190924 Normal Working Hoursabwf	5/8 21/11
5 SW1	ABWF works Primary Sedimentation Tanks, B-3	90 days 1115 days	Fri 5/8/22 Mon 18/11/19	Mon 21/11/22 174,110,78 Wed 23/8/23 8	55FF	293 days 0 days	Normal Working Hours_20190924 Normal Working Hoursabwf Normal Working Hou	5/8 21/11 18/11 23/8
5 SW1 7 8	ABWF works Primary Sedimentation Tanks, B-3 Operation of the Existing Primary sedimentation Tanks	90 days 1115 days 615 days	Fri 5/8/22 Mon 18/11/19 Mon 18/11/19	Mon 21/11/22 174,110,78 Wed 23/8/23 8 Sat 11/12/21 2	55FF 179	293 days 0 days 0 days	Normal Working Hours_20190924 Normal Working Hoursabwf Normal Working Hou None	5/8 21/11 18/11 23/8 18/11 11/12
5 KD1C 6 SW1 7 8 9	ABWF works Primary Sedimentation Tanks, B-3	90 days 1115 days	Fri 5/8/22 Mon 18/11/19	Mon 21/11/22 174,110,78 Wed 23/8/23 8	55FF 179	293 days 0 days	Normal Working Hours_20190924 Normal Working Hoursabwf Normal Working Hou None Normal Working dem	5/8 21/11 18/11 23/8
5 SW1	ABWF works Primary Sedimentation Tanks, B-3 Operation of the Existing Primary sedimentation Tanks Decommission and Demolition of existing primary sedimentation tanks no. 1 & 2	90 days 1115 days 615 days	Fri 5/8/22 Mon 18/11/19 Mon 18/11/19	Mon 21/11/22 174,110,78 Wed 23/8/23 8 Sat 11/12/21 2	55FF 179 180	293 days 0 days 0 days	Normal Working Hours_20190924 Normal Working Hoursabwf Normal Working Normal Working Hours_20190924 dem	5/8 21/11 18/11 23/8 18/11 11/12
5 SW1	ABWF works Primary Sedimentation Tanks, B-3 Operation of the Existing Primary sedimentation Tanks	90 days 1115 days 615 days 45 days	Fri 5/8/22 Mon 18/11/19 Mon 18/11/19 Mon 13/12/21	Mon 21/11/22 174,110,78 Wed 23/8/23 8 Sat 11/12/21 2 Wed 9/2/22 67,88,90,178	55FF 179 180	293 days 0 days 0 days 0 days 0 days 0 days	Normal Working Hours_20190924 Normal Working Hoursabwf Normal Working Hou None Normal Working dem	5/8 21/11 18/11 23/8 18/11 11/12 13/12 23/8
SW1	ABWF works Primary Sedimentation Tanks, B-3 Operation of the Existing Primary sedimentation Tanks Decommission and Demolition of existing primary sedimentation tanks no. 1 & 2 Predrilling (68nrs, 7rigs, 4days/drillhole/rig) Pre-bored H piles (205nos, 8rigs, 4days/pile/rig)	90 days 1115 days 615 days 45 days 38 days	Fri 5/8/22 Mon 18/11/19 Mon 18/11/19 Mon 13/12/21 Thu 10/2/22	Mon 21/11/22 174,110,78 Wed 23/8/23 8 Sat 11/12/21 2 Wed 9/2/22 67,88,90,178 Fri 25/3/22 179,69,225	55FF 179 180 181 182SS+45 days,184,183	293 days 0 days 0 days 0 days 0 days 0 days	Normal Working Hours_20190924 Normal Working Hoursabwf Normal Working Hours Normal Working Hours_20190924 Normal Working Hourspd	5/8 21/11 18/11 23/8 18/11 13/12 1
SW1	ABWF works Primary Sedimentation Tanks, B-3 Operation of the Existing Primary sedimentation Tanks Decommission and Demolition of existing primary sedimentation tanks no. 1 & 2 Predrilling (68nrs, 7rigs, 4days/drillhole/rig)	90 days 1115 days 615 days 45 days 38 days 102 days	Fri 5/8/22 Mon 18/11/19 Mon 18/11/19 Mon 13/12/21 Thu 10/2/22 Sat 26/3/22	Mon 21/11/22 174,110,78 Wed 23/8/23 8 Sat 11/12/21 2 Wed 9/2/22 67,88,90,178 Fri 25/3/22 179,69,225 Mon 1/8/22 180,70,226	55FF 179 180 181 182SS+45 days,184,183	293 days 0 days 0 days 0 days 0 days 0 days 0 days	Normal Working Hours_20190924 Normal Working Hoursabwf Normal Working Hou None Normal Working Hours_20190924 Normal Working Hourspd Normal Working Hourspd	5/8 21/11 18/11 18/11 18/11 10/2 25/3 26/3 25/3 1/8
SW1	ABWF works Primary Sedimentation Tanks, B-3 Operation of the Existing Primary sedimentation Tanks Decommission and Demolition of existing primary sedimentation tanks no. 1 & 2 Predrilling (68nrs, 7rigs, 4days/drillhole/rig) Pre-bored H piles (205nos, 8rigs, 4days/pile/rig) Sheetpile Installation (FSP-II, 3360sq.m) with toe grouting Pile Load Test	90 days 1115 days 615 days 45 days 38 days 102 days 85 days	Fri 5/8/22 Mon 18/11/19 Mon 18/11/19 Mon 13/12/21 Thu 10/2/22 Sat 26/3/22 Wed 25/5/22	Mon 21/11/22 174,110,78 Wed 23/8/23 8 Sat 11/12/21 2 Wed 9/2/22 67,88,90,178 Fri 25/3/22 179,69,225 Mon 1/8/22 180,70,226 Fri 2/9/22 181SS+45 da	55FF 179 180 181 182SS+45 days,184,183 ys 184 184	293 days 0 days 0 days 0 days 0 days 0 days 0 days 0 days	Normal Working Hours_20190924 Normal Working Hoursabwf Normal Working Hoursabwf Hours_20190924 Normal Working Hourspd Normal Working Hourspf Normal Working Hourspf	5/8 21/11 18/11 23/8 18/11 13/12 23/8 13/12 25/3 26/3 25/3 26/3 25/5 2/9
SW1	ABWF works Primary Sedimentation Tanks, B-3 Operation of the Existing Primary sedimentation Tanks Decommission and Demolition of existing primary sedimentation tanks no. 1 & 2 Predrilling (68nrs, 7rigs, 4days/drillhole/rig) Pre-bored H piles (205nos, 8rigs, 4days/pile/rig) Sheetpile Installation (FSP-II, 3360sq.m) with toe grouting	90 days 1115 days 615 days 45 days 38 days 102 days 85 days 26 days	Fri 5/8/22 Mon 18/11/19 Mon 18/11/19 Mon 13/12/21 Thu 10/2/22 Sat 26/3/22 Wed 25/5/22 Tue 2/8/22	Mon 21/11/22 174,110,78 Wed 23/8/23 8 Sat 11/12/21 2 Wed 9/2/22 67,88,90,178 Fri 25/3/22 179,69,225 Mon 1/8/22 180,70,226 Fri 2/9/22 181SS+45 da Wed 31/8/22 181	55FF 179 180 181 182SS+45 days,184,183 ys 184 184	293 days 0 days 0 days 0 days 0 days 0 days 0 days 2 days	Normal Working Hours_20190924 Normal Working Hoursabwf Normal Working Hou None Normal Working Hourspd Normal Working Hourspd Normal Working Hoursp Normal Working Hoursp Normal Working Hourst Normal Working Hourst	5/8 21/11 18/11 18/11 18/11 18/11 10/2 55/3 26/3 5555 2/9 2/8 31/8
SW1	ABWF works Primary Sedimentation Tanks, B-3 Operation of the Existing Primary sedimentation Tanks Decommission and Demolition of existing primary sedimentation tanks no. 1 & 2 Predrilling (68nrs, 7rigs, 4days/drillhole/rig) Pre-bored H piles (205nos, 8rigs, 4days/pile/rig) Sheetpile Installation (FSP-II, 3360sq.m) with toe grouting Pile Load Test ELS works (20000cu.m soil with 2 layers wailing / strutting)	90 days 1115 days 615 days 45 days 38 days 102 days 85 days 26 days 45 days	Fri 5/8/22 Mon 18/11/19 Mon 18/11/19 Mon 13/12/21 Thu 10/2/22 Sat 26/3/22 Wed 25/5/22 Tue 2/8/22 Sat 3/9/22	Mon 21/11/22 174,110,78 Wed 23/8/23 8 Sat 11/12/21 2 Wed 9/2/22 67,88,90,178 Fri 25/3/22 179,69,225 Mon 1/8/22 180,70,226 Fri 29/22 181SS+45 da Wed 31/8/22 181 Fri 28/10/22 181,72,183,1	55FF 179 180 181 182SS+45 days,184,183 ys 184 184 182 185	293 days 0 days 0 days 0 days 0 days 0 days 0 days 0 days 2 days 0 days	Normal Working Hours_20190924 Normal Working Hoursabwf Normal Working Hou None Normal Working Hours_20190924 Normal Working Hourspd Normal Working Hoursp Normal Working Hoursp	5/8 21/11 18/11 18/11 18/11 18/11 23/8 10/2 ccc 25/3 26/3 ccccccc 2/9 2/8 31/8 3/9 ccc 28/10
SW1	ABWF works Primary Sedimentation Tanks, B-3 Operation of the Existing Primary sedimentation Tanks Decommission and Demolition of existing primary sedimentation tanks no. 1 & 2 Predrilling (68nrs, 7rigs, 4days/drillhole/rig) Pre-bored H piles (205nos, 8rigs, 4days/pile/rig) Sheetpile Installation (FSP-II, 3360sq.m) with toe grouting Pile Load Test ELS works (2000cu.m soil with 2 layers wailing / strutting) R.C. Structure works	90 days 1115 days 615 days 45 days 38 days 102 days 85 days 26 days 45 days 92 days	Fri 5/8/22 Mon 18/11/19 Mon 18/11/19 Mon 13/12/21 Thu 10/2/22 Sat 26/3/22 Wed 25/5/22 Tue 2/8/22 Sat 3/9/22 Sat 3/9/22 Sat 29/10/22	Mon 21/11/22 174,110,78 Wed 23/8/23 8 Sat 11/12/21 2 Wed 9/2/22 67,88,90,178 Fri 25/3/22 179,69,225 Mon 1/8/22 180,70,226 Fri 29/22 181SS+45 da Wed 31/8/22 181 Fri 28/10/22 181,72,183,1 Mon 20/2/23 184	55FF 179 180 181 182SS+45 days,184,183 ys 184 184 184 184 185 186,187,44FF,188	293 days 0 days 0 days 0 days 0 days 0 days 0 days 2 days 2 days 0 days 0 days	Normal Working Hours_20190924 Normal Working Hoursabwf Normal Working Hoursabwf Normal Working dem Hours_20190924 Normal Working Hourspd Normal Working Hoursp Normal Working Hoursp Normal Working Hourst Normal Working Hoursex	5/8 21/11 18/11 18/11 18/11 18/11 23/8 10/2 552 5/3 26/3 555 525 2/9 2/8 31/8 3/9 555 2/9 2/8 31/8 3/9 555 20/2
SW1	ABWF works Primary Sedimentation Tanks, B-3 Operation of the Existing Primary sedimentation Tanks Decommission and Demolition of existing primary sedimentation tanks no. 1 & 2 Predrilling (68nrs, 7rigs, 4days/drillhole/rig) Pre-bored H piles (205nos, 8rigs, 4days/pile/rig) Sheetpile Installation (FSP-II, 3360sq.m) with toe grouting Pile Load Test ELS works (20000cu.m soil with 2 layers wailing / strutting) R.C. Structure works Allow access to Contractor DE/2018/04 for E&M installation and T&C works	90 days 1115 days 615 days 45 days 38 days 102 days 85 days 26 days 45 days 92 days 92 days 0 days	Fri 5/8/22 Mon 18/11/19 Mon 18/11/19 Mon 13/12/21 Thu 10/2/22 Sat 26/3/22 Wed 25/5/22 Tue 2/8/22 Sat 3/9/22 Sat 29/10/22 Mon 20/2/23	Mon 21/11/22 174,110,78 Wed 23/8/23 8 Sat 11/12/21 2 Wed 9/2/22 67,88,90,178 Fri 25/3/22 179,69,225 Mon 1/8/22 180,70,226 Fri 2/9/22 181SS+45 da Wed 31/8/22 181 Fri 28/10/22 181,72,183,1 Mon 20/2/23 184 Mon 20/2/23 185	55FF 179 180 181 182SS+45 days,184,183 ys 184 184 184 184 184 184 184 184	293 days 0 days	Normal Working Hours_20190924 Normal Working Hoursabwf Normal Working Hours Hours_20190924 Normal Working Hourspd Normal Working Hourspf Normal Working Hourspf Normal Working Hourssp Normal Working Hoursex Normal Working Hoursex Normal Working Hoursex	5/8 21/11 18/11 18/11 18/11 18/11 18/11 18/11 18/11 18/11 18/11 18/11 18/11 18/11 18/11 18/11 18/11 18/11 18/11 18/12 10/2 55/3 26/3 55555 2/9 2/8 31/8 3/9 5555 28/10 29/2 20/2 20/2 20/2 20/2
SW1	ABWF works Primary Sedimentation Tanks, B-3 Operation of the Existing Primary sedimentation Tanks Decommission and Demolition of existing primary sedimentation tanks no. 1 & 2 Predrilling (68nrs, 7rigs, 4days/drillhole/rig) Pre-bored H piles (205nos, 8rigs, 4days/pile/rig) Sheetpile Installation (FSP-II, 3360sq.m) with toe grouting Pile Load Test ELS works (2000cu.m soil with 2 layers wailing / strutting) R.C. Structure works Allow access to Contractor DE/2018/04 for E&M installation and T&C works ABWF works	90 days 1115 days 615 days 45 days 102 days 85 days 26 days 45 days 92 days 92 days 0 days 150 days 60 days	Fri 5/8/22 Mon 18/11/19 Mon 18/11/19 Mon 13/12/21 Thu 10/2/22 Sat 26/3/22 Wed 25/5/22 Tue 2/8/22 Sat 29/10/22 Sat 29/10/22 Mon 20/2/23 Tue 21/2/23	Mon 21/11/22 174,110,78 Wed 23/8/23 8 Sat 11/12/21 2 Wed 9/2/22 67,88,90,178 Fri 25/3/22 179,69,225 Mon 1/8/22 180,70,226 Fri 2/9/22 181SS+45 da Wed 31/8/22 181 Fri 28/10/22 181,72,183,1 Mon 20/2/23 185 Wed 23/8/23 185,110,78	55FF 179 180 181 182SS+45 days,184,183 ys 184 184 184 185 186,187,44FF,188 44FF 55FF	293 days 0 days 0 days 0 days 0 days 0 days 0 days 2 days 0 days 0 days 0 days 0 days 1 days 161 days	Normal Working Hours_20190924 Normal Working Hoursabwf Normal Working Hou None Normal Working Hou Normal Working Hourspd Normal Working Hoursp Normal Working Hoursp Normal Working Hours Normal Working Hours Normal Working Hours Normal Working Hours Normal Working Hours Normal Working Hours	5/8 21/11 18/11 18/11 18/11 18/11 18/11 18/11 18/11 18/11 18/11 18/11 18/11 18/11 18/11 10/2 55/3 26/3 55555 1/8 25/5 55555 2/9 2/8 31/8 3/9 555 28/10 29/10 52/10 29/10 52/10 29/2 20/2 € 21/2 23/8
SW1 KD1D KD1D SW1 SW1	ABWF works Primary Sedimentation Tanks, B-3 Operation of the Existing Primary sedimentation Tanks Decommission and Demolition of existing primary sedimentation tanks no. 1 & 2 Predrilling (68nrs, 7rigs, 4days/drillhole/rig) Pre-bored H piles (205nos, 8rigs, 4days/pile/rig) Sheetpile Installation (FSP-II, 3360sq.m) with toe grouting Pile Load Test ELS works (20000cu.m soil with 2 layers wailing / strutting) R.C. Structure works Allow access to Contractor DE/2018/04 for E&M installation and T&C works ABWF works Flowmeter Chamber no.1	90 days 1115 days 615 days 45 days 38 days 102 days 85 days 26 days 45 days 92 days 0 days 150 days	Fri 5/8/22 Mon 18/11/19 Mon 18/11/19 Mon 13/12/21 Thu 10/2/22 Sat 26/3/22 Wed 25/5/22 Tue 2/8/22 Sat 3/9/22 Sat 3/9/22 Sat 29/10/22 Mon 20/2/23 Tue 21/2/23	Mon 21/11/22 174,110,78 Wed 23/8/23 8 Sat 11/12/21 2 Wed 9/2/22 67,88,90,178 Fri 25/3/22 179,69,225 Mon 1/8/22 180,70,226 Fri 2/9/22 181SS+45 da Wed 31/8/22 181 Fri 28/10/22 181,72,183,1 Mon 20/2/23 185 Wed 23/8/23 185,110,78 Sat 6/5/23 185	55FF 179 180 181 182SS+45 days,184,183 ys 184 184 184 184 185 186,187,44FF,188 44FF 55FF	293 days 0 days 0 days 0 days 0 days 0 days 0 days 2 days 0 days 0 days 0 days 0 days 71 days	Normal Working Hours_20190924 Normal Working Hoursabwf Normal Working Hours Hours_20190924 Normal Working Hourspd Normal Working Hourspf Normal Working Hourspf Normal Working Hourst Normal Working Hoursex Normal Working Hoursex Normal Working Hoursex Normal Working Hoursex Normal Working Hoursex	5/8 = 21/11 $18/11$ $18/11$ $18/11$ $18/11$ $13/12 = 25/3$ $26/3 = 51/3$ $26/3 = 51/3$ $3/9 = 52/9$ $2/8 = 31/8$ $3/9 = 52/9$ $2/8 = 31/8$ $3/9 = 52/9$ $2/8 = 31/8$ $3/9 = 52/9$ $20/2 = 20/2$ $20/2 = 21/2$ $20/2 = 23/8$ $21/2 = 6/5$
SW1 KD1D SW1 SW1 SW1	ABWF works Primary Sedimentation Tanks, B-3 Operation of the Existing Primary sedimentation Tanks Decommission and Demolition of existing primary sedimentation tanks no. 1 & 2 Predrilling (68nrs, 7rigs, 4days/drillhole/rig) Pre-bored H piles (205nos, 8rigs, 4days/pile/rig) Sheetpile Installation (FSP-II, 3360sq.m) with toe grouting Pile Load Test ELS works (20000cu.m soil with 2 layers wailing / strutting) R.C. Structure works Allow access to Contractor DE/2018/04 for E&M installation and T&C works ABWF works Flowmeter Chamber no.1 Bioreactors No.2A & 2B, B-4	90 days 115 days 615 days 45 days 102 days 85 days 26 days 45 days 92 days 0 days 150 days 60 days 1106 days	Fri 5/8/22 Mon 18/11/19 Mon 18/11/19 Mon 13/12/21 Thu 10/2/22 Sat 26/3/22 Tue 2/8/22 Sat 3/9/22 Sat 3/9/22 Sat 3/9/22 Sat 29/10/22 Mon 20/2/23 Tue 21/2/23 Tue 21/2/23 Mon 18/11/19	Mon 21/11/22 174,110,78 Wed 23/8/23 8 Sat 11/12/21 2 Wed 9/2/22 67,88,90,178 Fri 25/3/22 179,69,225 Mon 1/8/22 180,70,226 Fri 2/9/22 181SS+45 de Wed 31/8/22 181 Fri 28/10/22 181,72,183,1 Mon 20/2/23 184 Mon 20/2/23 185 Wed 23/8/23 185,110,78 Sat 6/5/23 185 Sat 12/8/23 9	55FF 179 180 181 182SS+45 days,184,183 184 184 185 186,187,44FF,188 44FF 55FF 55FF 55FF 55FF	293 days 0 days 0 days 0 days 0 days 0 days 0 days 2 days 0 days 0 days 0 days 0 days 1 days 161 days 0 days 0 days	Normal Working Hours_20190924 Normal Working Hours abwf Normal Working Hours Nore Normal Working Hours Normal Working Hours	
5 SW1 7 3 9 0	ABWF works Primary Sedimentation Tanks, B-3 Operation of the Existing Primary sedimentation Tanks Decommission and Demolition of existing primary sedimentation tanks no. 1 & 2 Predrilling (68nrs, 7rigs, 4days/drillhole/rig) Pre-bored H piles (205nos, 8rigs, 4days/pile/rig) Sheetpile Installation (FSP-II, 3360sq.m) with toe grouting Pile Load Test ELS works (20000cu.m soil with 2 layers wailing / strutting) R.C. Structure works Allow access to Contractor DE/2018/04 for E&M installation and T&C works ABWF works Flowmeter Chamber no.1 Bioreactors No.2A & 2B, B-4 Operation of 2no. Existing 800mm air mains over bioreactor no.2	90 days 1115 days 615 days 45 days 38 days 102 days 85 days 26 days 45 days 92 days 0 days 150 days 60 days 1106 days 360 days	Fri 5/8/22 Mon 18/11/19 Mon 18/11/19 Mon 13/12/21 Thu 10/2/22 Sat 26/3/22 Wed 25/5/22 Wed 25/5/22 Wed 25/5/22 Sat 3/9/22 Sat 3/9/22 Sat 3/9/22 Sat 29/10/22 Mon 20/2/23 Tue 21/2/23 Tue 21/2/23 Mon 18/11/19 Mon 18/11/19	Mon 21/11/22 174,110,78 Wed 23/8/23 8 Sat 11/12/21 2 Wed 9/2/22 67,88,90,178 Fri 25/3/22 179,69,225 Mon 1/8/22 180,70,226 Fri 29/22 181SS+45 de Wed 31/8/22 181 Fri 28/10/22 181,72,183,1 Mon 20/2/23 185 Wed 23/8/23 185,110,78 Sat 6/5/23 185 Sat 12/8/23 9 Tue 2/2/21 2	55FF 179 180 181 182SS+45 days,184,183 184 184 185 186,187,44FF,188 44FF 55FF 55FF 55FF 55FF	293 days 0 days 0 days 0 days 0 days 0 days 2 days 0 days 0 days 0 days 71 days 161 days 0	Normal Working Hours_20190924 Normal Working Hourstabwf Normal Working Hou Hours_20190924 Normal Working Hourspd Normal Working Hourspd Normal Working Hourst Normal Working Hourst	5/8 - 21/11 $18/11$ $18/11$ $18/11$ $18/11$ $11/12$ $13/12 = 25/3$ $26/3 = 51/3$ $26/3 = 51/3$ $26/3 = 51/3$ $3/9 = 28/10$ $29/10 = 20/2$ $20/2 = 23/8$ $21/2 = 6/5$ $18/11$ $18/11$ $18/11$ $12/8$
SW1 SW1 SW1 SW1 SW1 SW1 SW1 SW1	ABWF works Primary Sedimentation Tanks, B-3 Operation of the Existing Primary sedimentation Tanks Decommission and Demolition of existing primary sedimentation tanks no. 1 & 2 Predrilling (68nrs, 7rigs, 4days/drillhole/rig) Pre-bored H piles (205nos, 8rigs, 4days/pile/rig) Sheetpile Installation (FSP-II, 3360sq.m) with toe grouting Pile Load Test ELS works (2000cu.m soil with 2 layers wailing / strutting) R.C. Structure works Allow access to Contractor DE/2018/04 for E&M installation and T&C works ABWF works Flowmeter Chamber no.1 Bioreactors No.2A & 2B, B-4 Operation of 2no. Existing 800mm air mains over bioreactor no.2 Decommission and Demolition of existing bioreactor no.2	90 days 1115 days 615 days 45 days 38 days 102 days 85 days 26 days 45 days 92 days 0 days 106 days 360 days 60 days	Fri 5/8/22 Mon 18/11/19 Mon 18/11/19 Mon 13/12/21 Thu 10/2/22 Sat 26/3/22 Wed 25/5/22 Tue 2/8/22 Sat 3/9/22 Sat 29/10/22 Mon 20/2/23 Tue 21/2/23 Tue 21/2/23 Mon 18/11/19 Mon 18/11/19 Wed 3/2/21	Mon 21/11/22 174,110,78 Wed 23/8/23 8 Sat 11/12/21 2 Wed 9/2/22 67,88,90,178 Fri 25/3/22 179,69,225 Mon 1/8/22 180,70,226 Fri 2/9/22 181SS+45 da Wed 31/8/22 181 Fri 28/10/22 181,72,183,1 Mon 20/2/23 185 Wed 23/8/23 185,110,78 Sat 6/5/23 185 Sat 12/8/23 9 Tue 22/2/21 2 Tue 20/4/21 67,88,90,190	55FF 179 180 181 182SS+45 days,184,183 ys 184 184 185 186,187,44FF,188 44FF 55FF 55FF 191 191	293 days 0 days 0 days 0 days 0 days 0 days 0 days 2 days 0 da	Normal Working Hours_20190924 Normal Working Hoursabwf Normal Working Hoursabwf Hours_20190924 Normal Working Hourspd Normal Working Hourspd Normal Working Hourst Normal Working Hourst Normal Working Hoursex Normal Working Hoursex Normal Working Hoursabwf None Normal Working Hoursabwf None	5/8 = 21/11 $18/11$ $18/11$ $18/11$ $18/11$ $18/11$ $13/12 = 25/3$ $26/3 = 52/3$ $26/3 = 52/9$ $2/8 = 31/8$ $3/9 = 52/9$ $2/8 = 31/8$ $3/9 = 52/9$ $29/10 = 29/10$ $29/10 = 20/2$ $20/2 = 23/8$ $21/2 = 6/5$ $12/8$ $18/11$ $18/11$ $18/11$ $12/2$ $3/2 = 52/4$
SW1 KD1D KD1D SW1 SW1	ABWF works Primary Sedimentation Tanks, B-3 Operation of the Existing Primary sedimentation Tanks Decommission and Demolition of existing primary sedimentation tanks no. 1 & 2 Predrilling (68ns, 7rigs, 4days/drillhole/rig) Pre-bored H piles (205nos, 8rigs, 4days/pile/rig) Sheetpile Installation (FSP-II, 3360sq.m) with toe grouting Pile Load Test ELS works (2000cu.m soil with 2 layers wailing / strutting) R.C. Structure works Allow access to Contractor DE/2018/04 for E&M installation and T&C works ABWF works Flowmeter Chamber no.1 Bioreactors No.2A & 2B, B-4 Operation of 2no. Existing 800mm air mains over bioreactor no.2 Decommission and Demolition of existing bioreactor no.2 Predrilling (76nrs, 7rigs, 4days/drillhole/rig)	90 days 9115 days 615 days 45 days 38 days 102 days 85 days 26 days 45 days 92 days 0 days 150 days 60 days 60 days 60 days 44 days	Fri 5/8/22 Mon 18/11/19 Mon 18/11/19 Mon 13/12/21 Thu 10/2/22 Sat 26/3/22 Wed 25/5/22 Tue 2/8/22 Sat 3/9/22 Sat 3/9/22 Sat 29/10/22 Mon 20/2/23 Tue 21/2/23 Tue 21/2/23 Mon 18/11/19 Mon 18/11/19 Wed 3/2/21 Wed 21/4/21	Mon 21/11/22 174,110,78 Wed 23/8/23 8 Sat 11/12/21 2 Wed 9/2/22 67,88,90,178 Fri 25/3/22 179,69,225 Mon 1/8/22 180,70,226 Fri 2/9/22 181SS+45 da Wed 31/8/22 181 Fri 28/10/22 181,72,183,1 Mon 20/2/23 185 Wed 23/8/23 185,110,78 Sat 6/5/23 185 Sat 12/8/23 9 Tue 2/0/4/21 67,88,90,190 Sat 12/6/21 191,69	55FF 179 180 181 182SS+45 days,184,183 ys 184 185 186,187,44FF,188 44FF 55FF 55FF 191 192 193 194SS+72 days,196,195	293 days 0 days 0 days 0 days 0 days 0 days 0 days 2 days 0 da	Normal Working Hours_20190924 Normal Working Hourstabwf Normal Working Hourstabwf Hours_20190924 Normal Working Hourst Normal Working Hourst None Normal Working Hourst Normal Working Hourst	5/8 = 21/11 $18/11$ $18/11$ $18/11$ $18/11$ $18/11$ $18/11$ $18/11$ $18/11$ $18/11$ $18/11$ $18/11$ $18/11$ $18/11$ $18/11$ $18/11$ $18/11$ $12/2$ $3/2 = 20/4$ $21/2 = 6/5$ $12/8$
KD1D KD1D SW1 SW1 SW1	ABWF works Primary Sedimentation Tanks, B-3 Operation of the Existing Primary sedimentation Tanks Decommission and Demolition of existing primary sedimentation tanks no. 1 & 2 Predrilling (68nrs, 7rigs, 4days/drillhole/rig) Pre-bored H piles (205nos, 8rigs, 4days/pile/rig) Sheetpile Installation (FSP-II, 3360sq.m) with toe grouting Pile Load Test ELS works (2000cu.m soil with 2 layers wailing / strutting) R.C. Structure works Allow access to Contractor DE/2018/04 for E&M installation and T&C works ABWF works Flowmeter Chamber no.1 Bioreactors No.2A & 2B, B-4 Operation of 2no. Existing 800mm air mains over bioreactor no.2 Decommission and Demolition of existing bioreactor no.2 Predrilling (76nrs, 7rigs, 4days/drillhole/rig) Pre-bored H piles (157nos, 6rigs, 5days/pile/rig) with toe grouting	90 days 1115 days 615 days 45 days 38 days 102 days 85 days 26 days 45 days 92 days 0 days 106 days 360 days 60 days 44 days 131 days 60 days	Fri 5/8/22 Mon 18/11/19 Mon 18/11/19 Mon 13/12/21 Thu 10/2/22 Sat 26/3/22 Wed 25/5/22 Tue 2/8/22 Sat 29/10/22 Sat 29/10/22 Mon 20/2/23 Tue 21/2/23 Tue 21/2/23 Mon 18/11/19 Won 18/11/19 Wed 3/2/21 Wed 21/4/21 Tue 15/6/21 Wed 8/9/21	Mon 21/11/22 174,110,78 Wed 23/8/23 8 Sat 11/12/21 2 Wed 9/2/22 67,88,90,178 Fri 25/3/22 179,69,225 Mon 1/8/22 180,70,226 Fri 2/9/22 181SS+45 da Wed 31/8/22 181 Fri 28/10/22 181,72,183,1 Mon 20/2/23 185 Wed 23/8/23 185,110,78 Sat 6/5/23 185 Sat 12/8/23 9 Tue 20/4/21 67,88,90,190 Sat 12/6/21 191,69 Thu 18/11/21 192,70,209 Fri 19/11/21 193SS+72 da	55FF 179 180 181 182SS+45 days,184,183 184 184 184 185 186,187,44FF,188 44FF 55FF 55FF 191 192 193 194SS+72 days,196,195 ys 196	293 days 0 days 0 days 0 days 0 days 0 days 0 days 2 days 0 days 2 days 0 days 2 days 0 days	Normal Working Hours_20190924 Normal Working Hourstabwf Normal Working Hourstabwf Hours_20190924 Normal Working Hourspd Normal Working Hourspd Normal Working Hourstap Normal Working Hourstap Normal Working Hourstap Normal Working Hourstabwf Normal Working Hourstabwf Normal Working Hourstabwf Normal Working Hourstabwf None Normal Working Hourstabwf Normal Working Sp Hours_20190924	5/8 = 21/11 $18/11$ $18/11$ $18/11$ $18/11$ $13/12 = 5/3$ $26/3 = 5/3$ $26/3 = 5/3$ $26/3 = 5/3$ $26/3 = 5/3$ $2/2 = 23/8$ $21/2 = 6/5$ $21/2 = 23/8$ $21/2 = 6/5$ $12/8$ $18/11$ $18/11$ $18/11$ $18/11$ $18/11$ $18/1 = 12/6$ $15/6 = 5 = 18/11$ $8/9 = -19/11$
SW1 KD1D KD1D SW1 SW1 SW1	ABWF works Primary Sedimentation Tanks, B-3 Operation of the Existing Primary sedimentation Tanks Decommission and Demolition of existing primary sedimentation tanks no. 1 & 2 Predrilling (68ns, 7rigs, 4days/drillhole/rig) Pre-bored H piles (205nos, 8rigs, 4days/pile/rig) Sheetpile Installation (FSP-II, 3360sq.m) with toe grouting Pile Load Test ELS works (20000cu.m soil with 2 layers wailing / strutting) R.C. Structure works Allow access to Contractor DE/2018/04 for E&M installation and T&C works ABWF works Flowmeter Chamber no.1 Bioreactors No.2A & 2B, B-4 Operation of 2no. Existing 800mm air mains over bioreactor no.2 Decommission and Demolition of existing bioreactor no.2 Predrilling (76nrs, 7rigs, 4days/drillhole/rig) Pre-bored H piles (157nos, 6rigs, 5days/pile/rig) Sheetpile Installation (FSP-II, 300sq.m, 50sqm/rig/day) with toe grouting Pile Load Test	90 days 9115 days 615 days 45 days 38 days 102 days 85 days 26 days 45 days 92 days 0 days 150 days 60 days 60 days 44 days 131 days 60 days 26 days	Fri 5/8/22 Mon 18/11/19 Mon 18/11/19 Mon 13/12/21 Thu 10/2/22 Sat 26/3/22 Wed 25/5/22 Tue 2/8/22 Sat 3/9/22 Sat 3/9/22 Sat 29/10/22 Mon 20/2/23 Tue 21/2/23 Tue 21/2/23 Tue 21/2/23 Mon 18/11/19 Mon 18/11/19 Wed 3/2/21 Wed 21/4/21 Tue 15/6/21 Wed 8/9/21 Fri 19/11/21	Mon 21/11/22 174,110,78 Wed 23/8/23 8 Sat 11/12/21 2 Wed 9/2/22 67,88,90,178 Fri 25/3/22 179,69,225 Mon 1/8/22 180,70,226 Fri 2/9/22 181SS+45 da Wed 31/8/22 181 Fri 28/10/22 181,72,183,1 Mon 20/2/23 185 Wed 23/8/23 185,110,78 Sat 65/23 185 Sat 12/8/23 9 Tue 2/2/21 2 Tue 20/4/21 67,88,90,190 Sat 12/6/21 191,69 Thu 18/11/21 192,70,209 Fri 19/11/21 193S+72 da Sat 18/12/21 193	55FF 179 180 181 182SS+45 days,184,183 184 184 184 185 186,187,44FF,188 44FF 55FF 55FF 191 192 193 194SS+72 days,196,195 196	293 days 0 days 0 days 0 days 0 days 0 days 2 days 0 days 2 days 0 days 0 days 0 days 161 days 0 days 0 days 0 days 0 days 2 days 0	Normal Working Hours_20190924 Normal Working Hourstabwf Normal Working Hourstabwf Normal Working Hourstabwf Normal Working Hourspd Normal Working Hourspd Normal Working Hourstabwf Normal Working Hourstabwf Normal Working Hourstabwf Normal Working Hourstabwf None Normal Working Hourstabwf None Normal Working Hourstabwf None Normal Working Hourstabwf None Normal Working Hourstabwf Normal Working Hourstabwf	$58 - 21/11$ $18/11$ $18/11$ $13/12 \cos 9/2$ $10/2 \cos 25/3$ $26/3 \cos 29$ $26/8 - 31/8$ $3/9 \cos 28/10$ $29/10 \cos 20/2$ $21/2 - 6/5$ $18/11$ $18/11$ $18/11$ $18/11$ $19/11 \cos 18/11$ $19/11 \cos 18/11$ $19/11 \cos 18/11$
SW1 KD1D KD1D SW1 SW1	ABWF works Primary Sedimentation Tanks, B-3 Operation of the Existing Primary sedimentation Tanks Decommission and Demolition of existing primary sedimentation tanks no. 1 & 2 Predrilling (68ns, 7rigs, 4days/drillhole/rig) Pre-bored H piles (205nos, 8rigs, 4days/pile/rig) Sheetpile Installation (FSP-II, 3360sq.m) with toe grouting Pile Load Test ELS works (20000cu.m soil with 2 layers wailing / strutting) R.C. Structure works Allow access to Contractor DE/2018/04 for E&M installation and T&C works ABWF works Flowmeter Chamber no.1 Bioreactors No.2A & 2B, B-4 Operation of 2no. Existing 800mm air mains over bioreactor no.2 Decommission and Demolition of existing bioreactor no.2 Predrilling (76ns, 7rigs, 4days/drillhole/rig) Pre-bored H piles (157nos, 6rigs, 5days/pile/rig) Sheetpile Installation (FSP-II, 300sq.m, 50sqm/rig/day) with toe grouting Pile Load Test ELS works (18100cu.m soil with 4 layers wailing / strutting)	90 days 90 days 1115 days 615 days 45 days 38 days 102 days 85 days 26 days 45 days 92 days 0 days 150 days 60 days 1106 days 60 days 44 days 131 days 60 days 26 days 131 days 60 days	Fri 5/8/22 Mon 18/11/19 Mon 18/11/19 Mon 13/12/21 Thu 10/2/22 Sat 26/3/22 Wed 25/5/22 Tue 2/8/22 Sat 3/9/22 Sat 3/9/22 Sat 29/10/22 Mon 20/2/23 Tue 21/2/23 Mon 18/11/19 Wed 3/2/21 Wed 3/2/21 Wed 8/9/21 Fri 19/11/21 Mon 20/12/21	Mon 21/11/22 174,110,78 Wed 23/8/23 8 Sat 11/12/21 2 Wed 9/2/22 67,88,90,178 Fri 25/3/22 179,69,225 Mon 1/8/22 180,70,226 Fri 29/22 1815S+45 da Wed 31/8/22 181 Fri 28/10/22 181,72,183,1 Mon 20/2/23 185 Wed 23/8/23 185,110,78 Sat 05/23 185 Sat 12/8/23 9 Tue 2/2/21 2 Tue 20/4/21 67,88,90,190 Sat 12/6/21 191,69 Thu 18/11/21 192,70,209 Fri 19/11/21 193S+72 da Sat 18/12/21 193 Fri 27/5/22 193,194,72,1	55FF 179 180 181 182SS+45 days,184,183 ys 184 185 186,187,44FF,188 44FF 55FF 55FF 191 192 193 194SS+72 days,196,195 ys 196 197	293 days 0 days 0 days 0 days 0 days 0 days 0 days 2 days 0 da	Normal Working Hours_20190924 Normal Working Hoursabwf Normal Working Hoursabwf Normal Working Hoursabwf Normal Working Hours20190924 Normal Working Hourspace N	
SW1 KD1D SW1 SW1 SW1 SW1 SW1 SW1 SW1	ABWF works Primary Sedimentation Tanks, B-3 Operation of the Existing Primary sedimentation Tanks Decommission and Demolition of existing primary sedimentation tanks no. 1 & 2 Predrilling (68nrs, 7rigs, 4days/drillhole/rig) Pre-bored H piles (205nos, 8rigs, 4days/pile/rig) Sheetpile Installation (FSP-II, 3360sq.m) with toe grouting Pile Load Test ELS works (2000cu.m soil with 2 layers wailing / strutting) R.C. Structure works Allow access to Contractor DE/2018/04 for E&M installation and T&C works ABWF works Flowmeter Chamber no.1 Bioreactors No.2A & 2B, B-4 Operation of 2no. Existing 800mm air mains over bioreactor no.2 Decommission and Demolition of existing bioreactor no.2 Predrilling (76nrs, 7rigs, 4days/drillhole/rig) Pre-bored H piles (157nos, 6rigs, 5days/pile/rig) Sheetpile Installation (FSP-II, 3000sq.m, 50sqm/rig/day) with toe grouting Pile Load Test ELS works (18100cu.m soil with 4 layers wailing / strutting) R.C. Structure works	90 days 1115 days 615 days 45 days 38 days 102 days 85 days 26 days 45 days 92 days 0 days 150 days 60 days 1106 days 60 days 44 days 131 days 60 days 26 days 131 days 131 days 125 days 125 days 180 days	Fri 5/8/22 Mon 18/11/19 Mon 18/11/19 Mon 13/12/21 Thu 10/2/22 Sat 26/3/22 Wed 25/5/22 Tue 2/8/22 Sat 3/9/22 Sat 3/9/22 Sat 29/10/22 Mon 20/2/23 Tue 21/2/23 Tue 21/2/23 Mon 18/11/19 Wed 3/2/21 Wed 21/4/21 Wed 8/9/21 Fri 19/11/21 Mon 20/12/21 Sat 28/5/22	Mon 21/11/22 174,110,78 Wed 23/8/23 8 Sat 11/12/21 2 Wed 9/2/22 67,88,90,178 Fri 25/3/22 179,69,225 Mon 1/8/22 180,70,226 Fri 2/9/22 181,58,445 da Wed 31/8/22 181 Fri 28/10/22 181,72,183,1 Mon 20/2/23 185 Wed 23/8/23 185,110,78 Sat 65/23 185 Sat 12/8/23 9 Tue 20/2/21 9 Tue 20/2/21 9 Tue 20/2/21 9 Tue 20/2/21 19,69 Thu 18/11/21 192,70,209 Fri 19/11/21 193S+72 da Sat 18/12/21 193 Fri 27/5/22 193,194,72,1 Sat 31/12/22 75,107,108,1	55FF 179 180 181 182SS+45 days,184,183 184 184 184 185 186,187,44FF,188 44FF 55FF 55FF 55FF 191 192 193 194SS+72 days,196,195 196 196 197 198,202,45FF,199,200,200	293 days 0 days 0 days 0 days 0 days 0 days 2 days 0 da	Normal Working Hours_20190924 Normal Working Hourstabwf Normal Working Hourstabwf Hours_20190924 Normal Working Hourst Normal Working Hourst	$5/8 = 21/11$ $18/11$ $18/11$ $18/11$ $18/11$ $18/11$ $11/12$ $13/12 \cos 9/2$ $10/2 \cos 25/3$ $26/3 \cos 2\theta/10$ $29/10 \cos 2\theta/10$ $29/10 \cos 2\theta/10$ $29/10 \cos 2\theta/10$ $20/2 \bigoplus$ $21/2 \bigoplus 6/5$ $12/8$ $18/11$ $18/11$ $18/12$ $20/12 \cos 31/12$ $11/1 \sin 18/12$ $20/12 \cos 31/12$
SW1 KD1D KD1D SW1 SW1 SW1 SW1 KD1E KD1E	ABWF works Primary Sedimentation Tanks, B-3 Operation of the Existing Primary sedimentation Tanks Decommission and Demolition of existing primary sedimentation tanks no. 1 & 2 Predrilling (68nrs, 7rigs, 4days/drillhole/rig) Pre-bored H piles (205nos, 8rigs, 4days/pile/rig) Sheetpile Installation (FSP-II, 3360sq.m) with toe grouting Pile Load Test Allow access to Contractor DE/2018/04 for E&M installation and T&C works ABWF works Flowmeter Chamber no.1 Bioreactors No.2A & 2B, B-4 Operation of 2no. Existing 800mm air mains over bioreactor no.2 Decommission and Demolition of existing bioreactor no.2 Predrilling (76nrs, 7rigs, 4days/drillhole/rig) Pre-bored H piles (157nos, 6rigs, 5days/pile/rig) Sheetpile Installation (FSP-II, 3000sq.m, 50sqm/rig/day) with toe grouting Pile Load Test ELS works (18100cu.m soil with 4 layers wailing / strutting) R.C. Structure works Allow access to Contractor DE/2018/04 for E&M installation and T&C works ABWF works Flowmeter Chamber no.1 Bioreactors No.2A & 19, B-4 Operation of 2no. Existing 800mm air mains over bioreactor no.2 Decommission and Demolition of existing bioreactor no.2 Predrilling (76nrs, 7rigs, 4days/drillhole/rig) Pre-bored H piles (157nos, 6rigs, 5days/pile/rig) Sheetpile Installation (FSP-II, 3000sq.m, 50sqm/rig/day) with toe grouting Pile Load Test ELS works (18100cu.m soil with 4 layers wailing / strutting) R.C. Structure works Allow access to Contractor DE/2018/04 for E&M installation and T&C works Allow access to Contractor DE/2018/04 for E&M installation and T&C works Allow access to Contractor DE/2018/04 for E&M installation and T&C works	90 days 1115 days 615 days 45 days 38 days 102 days 85 days 26 days 92 days 0 days 106 days 106 days 360 days 60 days 44 days 131 days 60 days 26 days 131 days 131 days 125 days 180 days 0 days	Fri 5/8/22 Mon 18/11/19 Mon 18/11/19 Mon 13/12/21 Thu 10/2/22 Sat 26/3/22 Wed 25/5/22 Tue 2/8/22 Sat 3/9/22 Mon 20/2/23 Tue 21/2/23 Tue 21/2/23 Mon 18/11/19 Mon 18/11/19 Wed 3/2/21 Wed 3/2/21 Wed 21/4/21 Tue 15/6/21 Wed 8/9/21 Fri 19/11/21 Mon 20/12/21 Mon 20/12/21 Sat 28/5/22 Sat 31/12/22	Mon 21/11/22 174,110,78 Wed 23/8/23 8 Sat 11/12/21 2 Wed 9/2/22 67,88,90,178 Fri 25/3/22 179,69,225 Mon 1/8/22 180,70,226 Fri 2/9/22 181SS+45 da Wed 31/8/22 181 Fri 28/10/22 181,72,183,1 Mon 20/2/23 185 Wed 23/8/23 185,110,78 Sat 02/2/23 185 Wed 23/8/23 185,110,78 Sat 12/8/23 9 Tue 20/2/21 2 Tue 20/2/21 2 Tue 20/2/21 9 Tu 22/2/21 9 Tu 18/11/21 192,70,209 Fri 19/11/21 193S+72 da Sat 18/12/21 193 Fri 27/5/22 193,194,72,1 Sat 31/12/22 75,107,108,1 Sat 31/12/22 197	55FF 179 180 181 182SS+45 days,184,183 ys 184 184 185 186,187,44FF,188 44FF 55FF 191 192 193 194SS+72 days,196,195 ys 196 196 196 196 196 197 16 198,202,45FF,199,200,20	293 days 0 days 10 days 0 days 10 days	Normal Working Hours_20190924 Normal Working Hoursabwf Normal Working Hoursabwf Normal Working Hoursabwf Normal Working Hourspan Hours_20190924 Normal Working Hourspan Normal Working Hourst Normal Working Hourst Normal Working Hours ex Normal Working Hours ex Normal Working Hourst Normal Working Hourst <td></td>	
SW1 KD1D KD1D SW1 SW1 SW1 KD1E KD1E KD1E SW1	ABWF works Primary Sedimentation Tanks, B-3 Operation of the Existing Primary sedimentation Tanks Decommission and Demolition of existing primary sedimentation tanks no. 1 & 2 Predrilling (68ns, 7rigs, 4days/drillhole/rig) Pre-bored H piles (205nos, 8rigs, 4days/pile/rig) Sheetpile Installation (FSP-II, 3360sq.m) with toe grouting Pile Load Test ELS works (2000cu.m soil with 2 layers wailing / strutting) R.C. Structure works Allow access to Contractor DE/2018/04 for E&M installation and T&C works ABWF works Flowmeter Chamber no.1 Bioreactors No.2A & 2B, B-4 Operation of 2no. Existing 800mm air mains over bioreactor no.2 Decommission and Demolition of existing bioreactor no.2 Predrilling (76nrs, 7rigs, 4days/drillhole/rig) Pre-bored H piles (157nos, 6rigs, 5days/pile/rig) Sheetpile Installation (FSP-II, 3000sq.m, 50sqm/rig/day) with toe grouting Pile Load Test ELS works (18100cu.m soil with 4 layers wailing / strutting) R.C. Structure works Allow access to Contractor DE/2018/04 for E&M installation and T&C works Allow access to Contractor DE/2018/04 for E&M installation for a structure works Allow access to Contractor DE/2018/04 for E&M installation no.2 Decommission and Demolition of existing bioreactor no.2 Predrilling (76nrs, 7rigs, 4days/drillhole/rig) Pre-bored H piles (157nos, 6rigs, 5days/pile/rig) Sheetpile Installation (FSP-II, 3000sq.m, 50sqm/rig/day) with toe grouting Pile Load Test ELS works (18100cu.m soil with 4 layers wailing / strutting) R.C. Structure works Allow access to Contractor DE/2018/04 for E&M installation and T&C works Flowmeter no. 2-4	90 days 1115 days 615 days 45 days 38 days 102 days 85 days 26 days 92 days 0 days 106 days 1106 days 60 days 44 days 131 days 60 days 26 days 125 days 132 days 0 days 131 days 0 days 125 days 126 days 126 days 131 days 0 days 131 days 0 days 126 days 126 days 131 days 0 days 126 days 126 days 131 days 0 days 126 days 137 days 137 days 137 days 138 days 138 days 126 days 127 days 128 da	Fri 5/8/22 Mon 18/11/19 Mon 18/11/19 Mon 13/12/21 Thu 10/2/22 Sat 26/3/22 Wed 25/5/22 Tue 2/8/22 Sat 29/10/22 Sat 29/10/22 Mon 20/2/23 Tue 21/2/23 Tue 21/2/23 Tue 21/2/23 Mon 18/11/19 Wed 3/2/21 Wed 3/2/21 Wed 3/2/21 Wed 8/9/21 Fri 19/11/21 Mon 20/12/21 Sat 28/5/22 Sat 31/12/22 Sat 31/12/22 Tue 3/1/23	Mon 21/11/22 174,110,78 Wed 23/8/23 8 Sat 11/12/21 2 Wed 9/2/22 67,88,90,178 Fri 25/3/22 179,69,225 Mon 1/8/22 180,70,226 Fri 2/9/22 181SS+45 da Wed 31/8/22 181 Fri 28/10/22 181,72,183,1 Mon 20/2/23 185 Wed 23/8/23 185,110,78 Sat 05/23 185 Sat 12/8/23 9 Tue 20/4/21 67,88,90,190 Sat 12/6/21 191,69 Thu 18/11/21 192,70,209 Fri 27/5/22 193,194,72,1 Sat 13/12/21 193 Fri 27/5/22 193,194,72,1 Sat 31/12/22 197 Sat 12/8/23 197	55FF 179 180 181 182SS+45 days,184,183 184 184 184 185 186,187,44FF,188 44FF 55FF 55FF 191 192 193 194SS+72 days,196,195 196 196 196 197 197 197 197 197 197 197 197	293 days 0 days 0 days 0 days 0 days 0 days 0 days 2 days 0 days 2 days 0 days 80 days 0 d	Normal Working Hours_20190924 Normal Working Hourstabwf None Normal Working Hourstabwf None Normal Working Hourstabwf None Normal Working Hourstabwf None Normal Working Hourstabwf	5/8 = 21/11 $18/11$ $18/11$ $18/11$ $13/12 = 25/3$ $26/3 = 53/3$ $26/3 = 52/3$ $26/3 = 52/3$ $26/3 = 52/3$ $29/10 = 20/2$ $20/2 = 23/8$ $21/2 = 6/5$ $12/8$ $18/11$ $18/11$ $18/11$ $12/2$ $21/2 = 6/5$ $12/8$ $12/8$ $11/1 = 12/8$ $11/1 = 11/12$ $20/1 = 12/8$ $31/1 = 12/8$
SW1 SW1 KD1D KD1D SW1	ABWF works Primary Sedimentation Tanks, B-3 Operation of the Existing Primary sedimentation Tanks Decommission and Demolition of existing primary sedimentation tanks no. 1 & 2 Predrilling (68nrs, 7rigs, 4days/drillhole/rig) Pre-bored H piles (205nos, 8rigs, 4days/pile/rig) Sheetpile Installation (FSP-II, 3360sq.m) with toe grouting Pile Load Test ELS works (20000cu.m soil with 2 layers wailing / strutting) R.C. Structure works Allow access to Contractor DE/2018/04 for E&M installation and T&C works ABWF works Flowmeter Chamber no.1 Bioreactors No.2A & 2B, B-4 Operation of 2no. Existing 800mm air mains over bioreactor no.2 Decommission and Demolition of existing bioreactor no.2 Predrilling (76nrs, 7rigs, 4days/drillhole/rig) Pre-bored H piles (157nos, 6rigs, 5days/pile//rig) Sheetpile Installation (FSP-II, 3000sq.m, 50sqm/rig/day) with toe grouting Pile Load Test ELS works (18100cu.m soil with 4 layers wailing / strutting) R.C. Structure works Allow access to Contractor DE/2018/04 for E&M installation and T&C works Allow access to Contractor DE/2018/04 for E&M installation and T&C works Flowmeter no. 2-4 Gate Valve Chamber no.1-3 <	90 days 9115 days 615 days 45 days 38 days 102 days 85 days 26 days 45 days 92 days 0 days 100 days 60 days 60 days 60 days 44 days 131 days 60 days 26 days 26 days 125 days 131 days 131 days 125 days 180 days 180 days 180 days	Fri 5/8/22 Mon 18/11/19 Mon 18/11/19 Mon 13/12/21 Thu 10/2/22 Sat 26/3/22 Wed 25/5/22 Tue 2/8/22 Sat 3/9/22 Sat 3/9/22 Sat 29/10/22 Mon 20/2/23 Tue 21/2/23 Tue 21/2/23 Mon 18/11/19 Mon 18/11/19 Wed 3/2/21 Wed 3/2/21 Wed 8/9/21 Fri 19/11/21 Mon 20/12/21 Sat 28/5/22 Sat 31/12/22 Tue 3/1/23 Tue 3/1/23	Mon 21/11/22 174,110,78 Wed 23/8/23 8 Sat 11/12/21 2 Wed 9/2/22 67,88,90,178 Fri 25/3/22 179,69,225 Mon 1/8/22 180,70,226 Fri 2/9/22 181SS+45 da Wed 31/8/22 181 Fri 28/10/22 181,72,183,1 Mon 20/2/23 185 Wed 23/8/23 185,110,78 Sat 05/23 185 Sat 12/8/23 9 Tue 2/2/21 2 Tue 20/4/21 67,88,90,190 Sat 12/6/21 191,69 Thu 18/11/21 192,70,209 Fri 19/11/21 193S+72 da Sat 18/12/22 193,194,72,1 Sat 31/12/22 75,107,108,1 Sat 31/12/22 75,107,108,1 Sat 12/8/23 197 Sat 12/8/23 197	55FF 179 180 181 182SS+45 days,184,183 ys 184 185 186,187,44FF,188 44FF 55FF 91 191 192 193 194SS+72 days,196,195 196 196 55FF 55FF 55FF 191 192 193 194SS+72 days,196,195 55FF 55FF 55FF 55FF 55FF	293 days 0 days 0 days 0 days 0 days 0 days 0 days 2 days 0 days 2 days 0 da	Normal Working Hours_20190924 Normal Working Hoursabwf Normal Working Hourspan Normal Working Hoursex Normal Working Hourspan	5/8 = 21/11 $23/8$ $18/11$ $18/11$ $18/11$ $18/11$ $18/11$ $18/11$ $18/11$ $18/11$ $18/11$ $18/11$ $21/2$ $21/2$ $21/2$ $21/2$ $23/8$ $21/2$ $21/2$ $23/8$ $21/2$
SW1 SW1 KD1D KD1D SW1	ABWF works Primary Sedimentation Tanks, B-3 Operation of the Existing Primary sedimentation Tanks Decommission and Demolition of existing primary sedimentation tanks no. 1 & 2 Predrilling (68nrs, 7rigs, 4days/drillhole/rig) Pre-bored H piles (205nos, 8rigs, 4days/pile/rig) Sheetpile Installation (FSP-II, 3360sq.m) with toe grouting Pile Load Test ELS works (20000cu.m soil with 2 layers wailing / strutting) R.C. Structure works Allow access to Contractor DE/2018/04 for E&M installation and T&C works ABWF works Flowmeter Chamber no.1 Bioreactors No.2A & 2B, B-4 Operation of 2no. Existing 800mm air mains over bioreactor no.2 Decommission and Demolition of existing bioreactor no.2 Predrilling (76nrs, 7rigs, 4days/drillhole/rig) Pre-bored H piles (157nos, 6rigs, 5days/pile/rig) Sheetpile Installation (FSP-II, 3000sq.m, 50sqm/rig/day) with toe grouting Pile Load Test ELS works (18100cu.m soil with 4 layers wailing / strutting) R.C. Structure works Allow access to Contractor DE/2018/04 for E&M installation and T&C works Flowmeter no. 2-4 Gate Valve Chamber no.1-3 Plug Vakve Chamber no.1-3	90 days 1115 days 615 days 45 days 38 days 102 days 85 days 26 days 45 days 92 days 0 days 150 days 106 days 60 days 44 days 131 days 60 days 26 days 131 days 60 days 44 days 131 days 125 days 125 days 180 days 180 days 180 days 180 days	Fri 5/8/22 Mon 18/11/19 Mon 18/11/19 Mon 13/12/21 Thu 10/2/22 Sat 26/3/22 Wed 25/5/22 Tue 2/8/22 Sat 3/9/22 Sat 3/9/22 Sat 29/10/22 Mon 20/2/23 Tue 21/2/23 Tue 21/2/23 Mon 18/11/19 Wed 3/2/21 Wed 3/2/21 Wed 3/2/21 Wed 8/9/21 Fri 19/11/21 Mon 20/12/21 Sat 31/1222 Tue 3/1/23 Tue 3/1/23	Mon 21/11/22 174,110,78 Wed 23/8/23 8 Sat 11/12/21 2 Wed 9/2/22 67,88,90,178 Fri 25/3/22 179,69,225 Mon 1/8/22 180,70,226 Fri 2/9/22 1815S+45 da Wed 31/8/22 181 Fri 28/10/22 181,72,183,1 Mon 20/2/23 185 Wed 23/8/23 185 Sat 12/8/23 9 Tue 20/4/21 67,88,90,190 Sat 12/8/21 91,69 Thu 18/11/21 192,70,209 Fri 19/11/21 193S+72 da Sat 18/12/22 193,194,72,1 Sat 31/12/22 75,107,108,1 Sat 12/8/23 197 Sat 12/8/23 197 Sat 12/8/23 197	55FF 179 180 181 182SS+45 days,184,183 184 184 185 186,187,44FF,188 44FF 55FF 55FF 191 192 193 194SS+72 days,196,195 195 196 195 197 196 55FF 55FF 55FF 55FF	293 days 0 days 0 days 0 days 0 days 0 days 0 days 2 days 0 days 2 days 0 days 80 days	Normal Working Hours_20190924 Normal Working Hours abwf Normal Working Hours pd Normal Working Hours abwf Normal Working Hours abwf None Normal Working Hours pd Normal Working Hours abwf None Normal Working Hours abwf None Normal Working Hours abwf None Normal Working Hours dem Normal Working Hours pd Normal Working Hours dem Normal Working Hours d	$58 - 21/1$ $23/3$ $18/11$ $18/11$ $18/11$ $13/12 \cos 9/2$ $10/2 \cos 25/3$ $26/3 \cos 26/3$ $25/5 \cos 22/9$ $28 - 31/8$ $39 \cos 28/10$ $20/2 \bullet$ $21/2 - 23/8$ $21/2 - 6/5$ $12/8$ $18/11$ $89 - 19/11$ $18/12$ $12/8$ $156 \cos 18/11$ $89 - 19/11$ $19/11 = 18/12$ $20/2 \cos 27/5$ $28/5 \cos 27/5$ $31/2 \bullet$
SW1 KD1D KD1D SW1 SW1 SW1 KD1E KD1E KD1E SW1 SW1 SW1 SW1 SW1	ABWF works Primary Sedimentation Tanks, B-3 Operation of the Existing Primary sedimentation Tanks Decommission and Demolition of existing primary sedimentation tanks no. 1 & 2 Predrilling (68nrs, 7rigs, 4days/drillhole/rig) Pre-bored H piles (205nos, 8rigs, 4days/pile/rig) Sheetpile Installation (FSP-II, 3360sq.m) with toe grouting Pile Load Test ELS works (2000cu.m soil with 2 layers wailing / strutting) R.C. Structure works Allow access to Contractor DE/2018/04 for E&M installation and T&C works ABWF works Flowmeter Chamber no.1 Bioreactors No.2A & 2B, B-4 Operation of 2no. Existing 800mm air mains over bioreactor no.2 Decommission and Demolition of existing bioreactor no.2 Decommission and Demolition of existing bioreactor no.2 Predrilling (76nrs, 7rigs, 4days/drillhole/rig) Pre-bored H piles (157nos, 6rigs, 5days/pile/rig) Sheetpile Installation (FSP-II, 3000sq.m, 50sqm/rig/day) with toe grouting Pile Load Test ELS works (18100cu.m soil with 4 layers wailing / strutting) R.C. Structure works Allow access to Contractor DE/2018/04 for E&M installation and T&C works Flowmeter no. 2-4 Gate Valve Chamber no.1-3 Plu	90 days 1115 days 615 days 615 days 45 days 102 days 85 days 26 days 26 days 92 days 0 days 100 days 100 days 100 days 100 days 44 days 131 days 60 days 26 days 131 days 60 days 131 days 131 days 125 days 180 days 180 days 180 days 180 days 180 days 180 days	Fri 5/8/22 Mon 18/11/19 Mon 18/11/19 Mon 13/12/21 Thu 10/2/22 Sat 26/3/22 Wed 25/5/22 Tue 2/8/22 Sat 3/9/22 Sat 3/9/22 Sat 29/10/22 Mon 20/2/23 Tue 21/2/23 Tue 21/2/23 Mon 18/11/19 Wed 3/2/21 Wed 3/2/21 Wed 3/2/21 Wed 8/9/21 Fri 19/11/21 Mon 20/12/21 Sat 28/5/22 Sat 31/12/22 Tue 3/1/23 Tue 3/1/23 Tue 3/1/23	Mon 21/11/22 174,110,78 Wed 23/8/23 8 Sat 11/12/21 2 Wed 9/2/22 67,88,90,178 Fri 25/3/22 179,69,225 Mon 1/8/22 180,70,226 Fri 2/9/22 181,72,183,1 Mon 20/2/23 185 Wed 23/8/23 185,110,78 Sat 6/5/23 185 Sat 12/8/23 9 Tue 20/2/21 19,69 Thu 20/21 191,69 Thu 21/26/21 191,69 Thu 18/11/21 192,70,209 Fri 27/5/22 193,194,72,1 Sat 12/8/23 197 Sat 12/8/23 197 Sat 12/8/23 197 Sat 12/8/23 197 Sat 12/8/23 197,110,78	55FF 179 180 181 182SS+45 days,184,183 ys 184 185 186,187,44FF,188 44FF 55FF 91 191 192 193 194SS+72 days,196,195 196 196 55FF 55FF 55FF 191 192 193 194SS+72 days,196,195 55FF 55FF 55FF 55FF 55FF	293 days 0 days 0 days 0 days 0 days 0 days 2 days 0 days 2 days 0 days 0 days 0 days 0 days 0 days 161 days 0	Normal Working Hours_20190924 Normal Working Hourstabwf	$5/8 - 21/11$ $23/8$ $1/12$ $13/12 \cos 9/2$ $10/2 \cos 25/3$ $26/3 \sin 0.7$ $25/5 \cos 29$ $2/8 - 31/8$ $3/9 \cos 28/10$ $29/10 \cos 202$ $20/2 - 23/8$ $21/2 - 6/5$ $12/8$ $3/2 \cos 20/4$ $21/2 - 6/5$ $12/8$ $3/2 \cos 20/4$ $21/4 \cos 12/6$ $15/6 \cos 18/11$ $3/9 - 19/11$ $19/11 \cos 18/12$ $20/2 - 23/8$ $31/12 - 6/5$ $31/12$
SW1 KD1D KD1D SW1 SW1 SW1 KD1E KD1E KD1E SW1 SW1 SW1 SW1 SW1 SW1	ABWF works Primary Sedimentation Tanks, B-3 Operation of the Existing Primary sedimentation Tanks Decommission and Demolition of existing primary sedimentation tanks no. 1 & 2 Predrilling (68ns, 7rigs, 4days/drillhole/rig) Pre-bored H piles (205nos, 8rigs, 4days/pile/rig) Sheetpile Installation (FSP-II, 3360sq.m) with toe grouting Pile Load Test ELS works (2000cu.m soil with 2 layers wailing / strutting) R.C. Structure works Allow access to Contractor DE/2018/04 for E&M installation and T&C works ABWF works Flowmeter Chamber no.1 Bioreactors No.2A & 2B, B-4 Operation of 2no. Existing 800mm air mains over bioreactor no.2 Decommission and Demolition of existing bioreactor no.2 Predrilling (76nrs, 7rigs, 4days/drillhole/rig) Pre-bored H piles (157nos, 6rigs, 5days/pile/rig) Sheetpile Installation (FSP-II, 3000sq.m, 50sqm/rig/day) with toe grouting Pile Load Test ELS works (18100cu.m soil with 4 layers wailing / strutting) R.C. Structure works Allow access to Contractor DE/2018/04 for E&M installation and T&C works Flowmeter no. 2-4 Gate Valve Chamber no.1-3 Plug Vakve Chamber no.1-2 ABWVF works Flowmeter Facilities Building, B-5	90 days 9115 days 615 days 45 days 38 days 102 days 85 days 26 days 92 days 0 days 100 days 100 days 100 days 60 days 44 days 131 days 60 days 26 days 131 days 132 days 132 days 130 days 130 days 180 days	Fri 5/8/22 Mon 18/11/19 Mon 18/11/19 Mon 13/12/21 Thu 10/2/22 Sat 26/3/22 Wed 25/5/22 Tue 2/8/22 Sat 39/22 Sat 39/22 Mon 20/2/23 Tue 21/2/23 Tue 21/2/23 Tue 21/2/23 Mon 18/11/19 Wed 3/2/21 Wed 3/2/21 Wed 21/4/21 Tue 15/6/21 Wed 8/9/21 Fri 19/11/21 Mon 20/122 Sat 31/12/22 Tue 3/1/23 Tue 3/1/23 Tue 3/1/23 Tue 3/1/23 Tue 3/1/23	Mon 21/11/22 174,110,78 Wed 23/8/23 8 Sat 11/12/21 2 Wed 9/2/22 67,88,90,178 Fri 25/3/22 179,69,225 Mon 1/8/22 180,70,226 Fri 2/9/22 181SS+45 da Wed 31/8/22 181 Fri 28/10/22 181,72,183,1 Mon 20/2/23 185 Wed 23/8/23 185,110,78 Sat 05/23 185 Sat 12/8/23 9 Tue 20/4/21 67,88,90,190 Sat 12/6/21 191,69 Thu 18/11/21 192,70,209 Fri 27/5/22 193,194,72,1 Sat 18/12/21 193 Fri 27/5/22 193,194,72,1 Sat 12/8/23 197 Sat 12/8/23 197 Sat 12/8/23 197 Sat 12/8/23 197 Sat 12/8/23 197	55FF 179 180 181 182S5+45 days,184,183 ys 184 184 185 186,187,44FF,188 44FF 55FF 191 192 193 194S5+72 days,196,195 ys 196 196 55FF 55FF 6 55FF 55FF 55FF 55FF	293 days 0 days 0 days 0 days 0 days 0 days 0 days 2 days 0 days 2 days 0 da	Normal Working Hours_20190924 Normal Working Hourstabwf None Normal Working Hourstabwf None Normal Working Hourstabwf None Normal Working Hourstabwf None Normal Working Hourstabwf None None Normal Working Hourstabwf None	58 - 21/11 238 $10/1$ $13/12 = 25/3$ $26/3 = 22/3$ $26/3 = 22/3$ $28/0 = 28/10$ $29/10 = 22/3$ $21/2 = 6/5$ $18/11$ $19/11 = 18/12$ $21/2 = 6/5$ $12/8$ $15/6 = 19/11$ $19/11 = 18/12$ $20/2 = 12/5$ $21/2 = 6/5$ $12/8$ $31/12 = 12/8$ $31/12 = 12/8$ $31/1 = 12/8$ 3
SW1 KD1D KD1D SW1 SW1 SW1 KD1E KD1E SW1 SW1 SW1 SW1	ABWF works Primary Sedimentation Tanks, B-3 Operation of the Existing Primary sedimentation Tanks Decommission and Demolition of existing primary sedimentation tanks no. 1 & 2 Predrilling (68ns, 7rigs, 4days/drillhole/rig) Pre-bored H piles (205nos, 8rigs, 4days/pile/rig) Sheetpile Installation (FSP-II, 3360sq.m) with toe grouting Pile Load Test ELS works (20000cu.m soil with 2 layers wailing / strutting) R.C. Structure works Allow access to Contractor DE/2018/04 for E&M installation and T&C works ABWF works Flowmeter Chamber no.1 Bioreactors No.2A & 2B, B-4 Operation of 2no. Existing 800mm air mains over bioreactor no.2 Decommission and Demolition of existing bioreactor no.2 Predrilling (76nrs, 7rigs, 4days/drillhole/rig) Pre-bored H piles (157nos, 6rigs, 5days/pile/rig) Sheetpile Installation (FSP-II, 3000sq.m, 50sqm/rig/day) with toe grouting Pile Load Test ELS works (18100cu.m soil with 4 layers wailing / strutting) R.C. Structure works Allow access to Contractor DE/2018/04 for E&M installation and T&C works Allow access to Contractor DE/2018/04 for E&M installation and T&C works Flowmeter no. 2-4 Gate Valve Chamber no.1-3 <	90 days 1115 days 615 days 615 days 45 days 102 days 85 days 26 days 26 days 92 days 0 days 100 days 100 days 100 days 100 days 44 days 131 days 60 days 26 days 131 days 60 days 131 days 131 days 125 days 180 days 180 days 180 days 180 days 180 days 180 days	Fri 5/8/22 Mon 18/11/19 Mon 18/11/19 Mon 13/12/21 Thu 10/2/22 Sat 26/3/22 Wed 25/5/22 Tue 2/8/22 Sat 3/9/22 Sat 3/9/22 Sat 29/10/22 Mon 20/2/23 Tue 21/2/23 Tue 21/2/23 Mon 18/11/19 Wed 3/2/21 Wed 3/2/21 Wed 3/2/21 Wed 8/9/21 Fri 19/11/21 Mon 20/12/21 Sat 28/5/22 Sat 31/12/22 Tue 3/1/23 Tue 3/1/23 Tue 3/1/23	Mon 21/11/22 174,110,78 Wed 23/8/23 8 Sat 11/12/21 2 Wed 9/2/22 67,88,90,178 Fri 25/3/22 179,69,225 Mon 1/8/22 180,70,226 Fri 2/9/22 181,72,183,1 Mon 20/2/23 185 Wed 23/8/23 185,110,78 Sat 6/5/23 185 Sat 12/8/23 9 Tue 20/2/21 19,69 Thu 20/21 191,69 Thu 21/26/21 191,69 Thu 18/11/21 192,70,209 Fri 27/5/22 193,194,72,1 Sat 12/8/23 197 Sat 12/8/23 197 Sat 12/8/23 197 Sat 12/8/23 197 Sat 12/8/23 197,110,78	55FF 179 180 181 182SS+45 days,184,183 184 184 185 186,187,44FF,188 44FF 55FF 55FF 191 192 193 194SS+72 days,196,195 195 196 195 197 196 55FF 55FF 55FF 55FF	293 days 0 days 0 days 0 days 0 days 0 days 2 days 0 days 2 days 0 days 0 days 0 days 0 days 0 days 161 days 0	Normal Working Hours_20190924 Normal Working Hoursabwf Normal Working Hoursabwf Normal Working Hoursabwf Normal Working Hoursabwf Normal Working Hourspath None None Normal Working Hourspath <	5/6 - 21/11 $23/8$ $1/12$ $13/12 - 202 9/2$ $10/2 - 22/3$ $26/3 - 200 - 1/8$ $25/5 - 202 - 20/2$ $21/2 - 23/8$ $21/2 - 23/8$ $21/2 - 23/8$ $21/2 - 23/8$ $21/2 - 6/5$ $12/8$ $3/2 - 20/4$ $21/2 - 23/8$ $21/2 - 6/5$ $12/8$ $15/6 - 200 - 20/4$ $21/2 - 23/8$ $21/2 - 6/5$ $12/8$ $3/2 - 20/4$ $21/4 - 20/2$ $20/2 - 23/8$ $21/2 - 6/5$ $12/8$ $3/2 - 20/4$ $21/2 - 23/8$ $21/2 - 6/5$ $12/8$ $3/2 - 20/4$ $21/2 - 23/8$ $21/2 - 6/5$ $12/8$ $3/2 - 20/4$ $21/2 - 23/8$ $21/2 - 6/5$ $12/8$ $3/2 - 20/4$ $21/2 - 23/8$ $21/2 - 23/8$ $21/2 - 6/5$ $23/8$ $21/2 - 6/5$ $23/8$ $21/2 - 6/5$ $12/8$ $3/1 - 2/8$ $31/12 - 6/5$
SW1 KD1D KD1D SW1 SW1 SW1 KD1E SW1 SW1 SW1 SW1 SW1 SW1	ABWF works Primary Sedimentation Tanks, B-3 Operation of the Existing Primary sedimentation Tanks Decommission and Demolition of existing primary sedimentation tanks no. 1 & 2 Predrilling (68nrs, 7rigs, 4days/drillhole/rig) Pre-bored H piles (205nos, 8rigs, 4days/pile/rig) Sheetpile Installation (FSP-II, 3360sq.m) with toe grouting Pile Load Test ELS works (20000cu.m soil with 2 layers wailing / strutting) R.C. Structure works Allow access to Contractor DE/2018/04 for E&M installation and T&C works ABWF works Flowmeter Chamber no.1 Bioreactors No.2A & 2B, B-4 Operation of 2no. Existing 800mm air mains over bioreactor no.2 Decommission and Demolition of existing bioreactor no.2 Predrilling (76nrs, 7rigs, 4days/drillhole/rig) Pre-bored H piles (157nos, 6rigs, 5days/pile/rig) Sheetpile Installation (FSP-II, 3000sq.m, 50sqm/rig/day) with toe grouting Pile Load Test ELS works (18100cu.m soil with 4 layers wailing / strutting) R.C. Structure works Allow access to Contractor DE/2018/04 for E&M installation and T&C works Flowmeter no. 2-4 Gate Valve Chamber no.1-3 Plug Vakve Chamber no.1-3 Plug Vakve Chamber no.1-2	90 days 90 days 1115 days 615 days 45 days 38 days 102 days 85 days 26 days 92 days 0 days 100 days 100 days 60 days 1106 days 60 days 44 days 131 days 60 days 26 days 131 days 0 days 130 days 180 days	Fri 5/8/22 Mon 18/11/19 Mon 18/11/19 Mon 13/12/21 Thu 10/2/22 Sat 26/3/22 Wed 25/5/22 Tue 2/8/22 Sat 3/9/22 Sat 3/9/22 Sat 29/10/22 Mon 20/2/23 Tue 21/2/23 Tue 21/2/23 Mon 18/11/19 Wed 3/2/21 Wed 21/4/21 Tue 15/6/21 Wed 8/9/21 Fri 19/11/21 Mon 20/12/21 Sat 28/5/22 Sat 31/12/22 Tue 3/1/23 Tue 3/1/23 Tue 3/1/23 Tue 3/1/20 Mon 6/1/20	Mon 21/11/22 174,110,78 Wed 23/8/23 8 Sat 11/12/21 2 Wed 9/2/22 67,88,90,178 Fri 25/3/22 179,69,225 Mon 1/8/22 180,70,226 Fri 2/9/22 1815S+45 da Wed 31/8/22 181 Fri 28/10/22 181,72,183,1 Mon 20/2/23 185 Wed 23/8/23 185,110,78 Sat 05/23 185 Sat 12/8/23 9 Tue 2/2/21 2 Tue 20/4/21 67,88,90,190 Sat 12/6/21 191,69 Thu 18/11/21 192,70,209 Fri 19/11/21 193,5+72 da Sat 18/12/22 193,194,72,1 Sat 31/12/22 75,107,108,1 Sat 12/8/23 197 Sat 12/8/23 197 Sat 12/8/23 197 Sat 12/8/23 197,110,78 Thu 9/3/23 10 Tue 21/1/20 88,67,90	55FF 179 180 181 182S5+45 days,184,183 184 184 185 186,187,44FF,188 44FF 55FF 55FF 191 192 193 194SS+72 days,196,195 195 196 196 55FF 55FF	293 days 0 days 0 days 0 days 0 days 0 days 0 days 2 days 0 days 2 days 0 da	Normal Working Hours_20190924 Normal Working Hoursabwf Normal Working Hoursabwf Normal Working Hoursabwf Normal Working Hoursabwf Normal Working Hourspath None None Normal Working Hoursabwf Normal Working Hoursabwf <	5/8 = 21/11 $23/8$ $10/1$ $13/12 = 25/3$ $26/3 = 25/3$ $26/3 = 22/3$ $28/2 = 31/8$ $3/9 = 22/3$ $21/2 = 6/5$ $12/8$ $18/11$ $13/11 = 12/8$ $12/2 = 20/4$ $21/2 = 6/5$ $12/8$ $16/11 = 18/12$ $20/2 = 19/11$ $19/11 = 18/12$ $20/2 = 19/11$ $19/11 = 18/12$ $20/2 = 10/4$ $21/4 = 50$ $15/6 = 19/11$ $19/11 = 18/12$ $20/2 = 10/4$ $21/4 = 50$ $31/12 = 5$ $31/1$
SW1 KD1D KD1D SW1 SW1 SW1 KD1E KD1E SW1 SW1 SW1 SW1	ABWF works Primary Sedimentation Tanks, B-3 Operation of the Existing Primary sedimentation Tanks Decommission and Demolition of existing primary sedimentation tanks no. 1 & 2 Predrilling (68ns, 7rigs, 4days/drillhole/rig) Pre-bored H piles (205nos, 8rigs, 4days/pile/rig) Sheetpile Installation (FSP-II, 3360sq.m) with toe grouting Pile Load Test ELS works (20000cu.m soil with 2 layers wailing / strutting) R.C. Structure works Allow access to Contractor DE/2018/04 for E&M installation and T&C works ABWF works Flowmeter Chamber no.1 Bioreactors No.2A & 2B, B-4 Operation of 2no. Existing 800mm air mains over bioreactor no.2 Decommission and Demolition of existing bioreactor no.2 Predrilling (76nrs, 7rigs, 4days/drillhole/rig) Pre-bored H piles (157nos, 6rigs, 5days/pile/rig) Sheetpile Installation (FSP-II, 3000sq.m, 50sqm/rig/day) with toe grouting Pile Load Test ELS works (18100cu.m soil with 4 layers wailing / strutting) R.C. Structure works Allow access to Contractor DE/2018/04 for E&M installation and T&C works Allow access to Contractor DE/2018/04 for E&M installation and T&C works Flowmeter no. 2-4 Gate Valve Chamber no.1-3 <	90 days 9115 days 615 days 45 days 38 days 102 days 85 days 26 days 92 days 0 days 100 days 100 days 100 days 60 days 44 days 131 days 60 days 26 days 131 days 132 days 132 days 130 days 130 days 180 days	Fri 5/8/22 Mon 18/11/19 Mon 18/11/19 Mon 13/12/21 Thu 10/2/22 Sat 26/3/22 Wed 25/5/22 Tue 2/8/22 Sat 39/22 Sat 39/22 Mon 20/2/23 Tue 21/2/23 Tue 21/2/23 Tue 21/2/23 Mon 18/11/19 Wed 3/2/21 Wed 3/2/21 Wed 21/4/21 Tue 15/6/21 Wed 8/9/21 Fri 19/11/21 Mon 20/122 Sat 31/12/22 Tue 3/1/23 Tue 3/1/23 Tue 3/1/23 Tue 3/1/23 Tue 3/1/23	Mon 21/11/22 174,110,78 Wed 23/8/23 8 Sat 11/12/21 2 Wed 9/2/22 67,88,90,178 Fri 25/3/22 179,69,225 Mon 1/8/22 180,70,226 Fri 2/9/22 181SS+45 da Wed 31/8/22 181 Fri 28/10/22 181,72,183,1 Mon 20/2/23 185 Wed 23/8/23 185,110,78 Sat 05/23 185 Sat 12/8/23 9 Tue 20/4/21 67,88,90,190 Sat 12/6/21 191,69 Thu 18/11/21 192,70,209 Fri 27/5/22 193,194,72,1 Sat 18/12/21 193 Fri 27/5/22 193,194,72,1 Sat 12/8/23 197 Sat 12/8/23 197 Sat 12/8/23 197 Sat 12/8/23 197 Sat 12/8/23 197	55FF 179 180 181 182S5+45 days,184,183 ys 184 184 185 186,187,44FF,188 44FF 55FF 191 192 193 194S5+72 days,196,195 ys 196 196 55FF 55FF 6 55FF 55FF 55FF 55FF	293 days 0 days 0 days 0 days 0 days 0 days 0 days 2 days 0 days 2 days 0 da	Normal Working Hours_20190924 Normal Working Hoursabwf Normal Working Hoursabwf Normal Working Hoursabwf Normal Working Hoursabwf Normal Working Hourspath None None Normal Working Hourspath <	58 - 21/1 238 241 $102 = 2253$ $263 = 31/2$ $263 = 31/2$ $263 = 31/2$ $263 = 31/2$ $202 = 23/2$ $212 = 65$ $212 = 65$ 128 $18/11$ $18/11$ 212 212 $212 = 65$ 128 128 128 $214 = 521/2$ $212 = 65$ 128 128 $212 = 65$ 128 128 $212 = 65$ 128 128 $212 = 65$ 128 $212 = 65$ 128 $212 = 65$ 128 $212 = 65$ 128 $212 = 65$ 128 $212 = 65$ 128 $212 = 65$ 128 $212 = 65$ 128 $212 = 65$ 128 $212 = 65$ 128 $212 = 65$ 128 $212 = 65$ 128 $212 = 65$ 128 $212 = 65$ 128 $212 = 65$ 128 $212 = 65$ 128 $212 = 65$ 128 $212 = 65$ 128 $31/2 = 65$ $31/2$
SW1 KD1D KD1D SW1 SW1 SW1 SW1 SW1 SW1 SW1 SW1 SW1 SW1	ABWF works Primary Sedimentation Tanks, B-3 Operation of the Existing Primary sedimentation Tanks Decommission and Demolition of existing primary sedimentation tanks no. 1 & 2 Predrilling (68nrs, 7rigs, 4days/drillhole/rig) Pre-bored H piles (205nos, 8rigs, 4days/pile/rig) Sheetpile Installation (FSP-II, 3360sq.m) with toe grouting Pile Load Test ELS works (2000cu.m soil with 2 layers wailing / strutting) R.C. Structure works Allow access to Contractor DE/2018/04 for E&M installation and T&C works ABWF works Flowmeter Chamber no.1 Bioreactors No.2A & 2B, B-4 Operation of 2no. Existing 800mm air mains over bioreactor no.2 Decommission and Demolition of existing bioreactor no.2 Predrilling (76nrs, 7rigs, 4days/drillhole/rig) Pre-bored H piles (157nos, 6rigs, 5days/pile/rig) Sheetpile Installation (FSP-II, 300osq.m, 50sqm/rig/day) with toe grouting Pile Load Test ELS works (18100cu.m soil with 4 layers wailing / strutting) R.C. Structure works Allow access to Contractor DE/2018/04 for E&M installation and T&C works Flowmeter no. 2-4 Gate Valve Chamber no.1-3 Plug Vakve Chamber no.1-2 Decommission and Demolition of existing final sedimentation tanks no. 3 & 4 (Partial) Installation of sheetpile, FSP-IV 2460sq.m & FSP-II 1680sq.m	90 days 90 days 1115 days 615 days 45 days 38 days 102 days 85 days 26 days 92 days 0 days 100 days 100 days 60 days 1106 days 60 days 44 days 131 days 60 days 26 days 131 days 0 days 130 days 180 days	Fri 5/8/22 Mon 18/11/19 Mon 18/11/19 Mon 13/12/21 Thu 10/2/22 Sat 26/3/22 Wed 25/5/22 Tue 2/8/22 Sat 3/9/22 Sat 3/9/22 Sat 29/10/22 Mon 20/2/23 Tue 21/2/23 Tue 21/2/23 Mon 18/11/19 Wed 3/2/21 Wed 21/4/21 Tue 15/6/21 Wed 8/9/21 Fri 19/11/21 Mon 20/12/21 Sat 28/5/22 Sat 31/12/22 Tue 3/1/23 Tue 3/1/23 Tue 3/1/23 Tue 3/1/20 Mon 6/1/20	Mon 21/11/22 174,110,78 Wed 23/8/23 8 Sat 11/12/21 2 Wed 9/2/22 67,88,90,178 Fri 25/3/22 179,69,225 Mon 1/8/22 180,70,226 Fri 2/9/22 1815S+45 da Wed 31/8/22 181 Fri 28/10/22 181,72,183,1 Mon 20/2/23 185 Wed 23/8/23 185,110,78 Sat 05/23 185 Sat 12/8/23 9 Tue 2/2/21 2 Tue 20/4/21 67,88,90,190 Sat 12/6/21 191,69 Thu 18/11/21 192,70,209 Fri 19/11/21 193,5+72 da Sat 18/12/22 193,194,72,1 Sat 31/12/22 75,107,108,1 Sat 12/8/23 197 Sat 12/8/23 197 Sat 12/8/23 197 Sat 12/8/23 197,110,78 Thu 9/3/23 10 Tue 21/1/20 88,67,90	55FF 179 180 181 182S5+45 days,184,183 184 184 185 186,187,44FF,188 44FF 55FF 55FF 191 192 193 194SS+72 days,196,195 195 196 196 55FF 55FF	293 days 0 days 0 days 0 days 0 days 0 days 0 days 2 days 0 days 2 days 0 da	Normal Working Hours_20190924 Normal Working Hourstabwf None Normal Working Hourstabwf None Normal Working Hourstabwf None Normal Working Hourstabwf None None None Normal Working Hourstabwf Normal Working Hourstabwf Normal Working Hourstabwf Normal Working Hourstabwf Normal Working Hourstabwf </td <td>58 - 21/1 238 241 $13/12 = 12/9 / 2$ $10/2 = 22/3 / 2/9 / 2$</td>	58 - 21/1 238 241 $13/12 = 12/9 / 2$ $10/2 = 22/3 / 2/9 / 2$
SW1 KD1D KD1D SW1 SW1 SW1 KD1E KD1E SW1 SW1 SW1 SW1 SW1	ABWF works Primary Sedimentation Tanks, B-3 Operation of the Existing Primary sedimentation Tanks Decommission and Demolition of existing primary sedimentation tanks no. 1 & 2 Predrilling (68ns, 7rigs, 4days/drillhole/rig) Predrilling (78ns, 7rigs, 4days/drillhole/rig) R.C. Structure works Allow access to Contractor DE/2018/04 for E&M installation and T&C works ABWF works Flowmeter Chamber no.1 Bioreactors No.2A & 2B, B-4 Operation of 2no. Existing 800mm air mains over bioreactor no.2 Decommission and Demolition of existing bioreactor no.2 Decommission and Demolition of existing bioreactor no.2 Predrilling (76nrs, 7rigs, 4days/drillhole/rig) Pre-bored H piles (157nos, 6rigs, 5days/pile/rig) Sheetpile Installation (FSP-II, 3000sq.m, 50sqm/rig/day) with toe grouting Pile Load Test ELS works (18100cu.m soil with 4 layers wailing / strutting) R.C. Structure works Allow access to Contractor DE/2018/04 for E&M installation and T&C works Flowmeter no. 2-4	90 days 91 days 615 days 615 days 45 days 38 days 102 days 85 days 26 days 92 days 0 days 106 days 1106 days 60 days 60 days 26 days 1106 days 26 days 125 days 131 days 60 days 26 days 132 days 131 days 130 days 180 days 14 days 14 days 14 days 14 days 14 days 14 days 14 days 14 days	Fri 5/8/22 Mon 18/11/19 Mon 18/11/19 Mon 13/12/21 Thu 10/2/22 Sat 26/3/22 Wed 25/5/22 Tue 2/8/22 Sat 29/10/22 Sat 29/10/22 Sat 29/10/22 Mon 20/2/23 Tue 21/2/23 Tue 21/2/23 Mon 18/11/19 Wed 3/2/21 Wed 3/2/21 Wed 3/2/21 Wed 3/2/21 Wed 3/2/21 Wed 8/9/21 Fri 19/11/21 Mon 20/12/21 Sat 28/5/22 Sat 31/12/22 Tue 3/1/23 Tue 3/1/23 Tue 3/1/23 Tue 3/1/23 Tue 3/1/23 Tue 3/1/23 Tue 3/1/23 Mon 6/1/20 Wed 22/1/20	Mon 21/11/22 174,110,78 Wed 23/8/23 8 Sat 11/12/21 2 Wed 9/2/22 67,88,90,178 Fri 25/3/22 179,69,225 Mon 1/8/22 180,70,226 Fri 2/9/22 181SS+45 da Wed 31/8/22 181 Fri 28/10/22 181,72,183,1 Mon 20/2/23 185 Wed 23/8/23 185,110,78 Sat 12/8/23 9 Tue 20/4/21 67,88,90,190 Sat 12/6/21 191,69 Thu 18/11/21 192,70,209 Fri 27/5/22 193,194,72,1 Sat 12/8/23 197 Sat 12/8/23 19	55FF 179 180 181 182SS+45 days,184,183 184 184 185 186,187,44FF,188 44FF 55FF 9 191 192 193 194SS+72 days,196,195 196 55FF 55FF 196 55FF 205 205 206 207	293 days 0 days 0 days 0 days 0 days 0 days 0 days 2 days 2 days 0 days 2 days 0 days 0 days 161 days 0	Normal Working Hours_20190924 Normal Working Hourstabwf None Normal Working Hourstabwf None Normal Working Hourstabwf None Normal Working Hourstabwf	58 - 21/1 238 $21/1$ $10/2 = 25/3$ $263 - 31/8$ $256 - 32/8$ $263 - 31/8$ $256 - 32/8$ $202 - 4$ $21/2 - 65$ $21/2 - 65$ $21/2 - 65$ $21/2 - 23/8$ $21/2 - 65$ $21/2 - 23/8$ $21/2 - 65$ $12/8$ $19/11 = 18/12$ $20/2 - 65$ $12/8$ $19/11 = 18/12$ $20/2 - 65$ $12/8$ $19/11 = 18/12$ $20/2 - 65$ $12/8$ $19/11 = 18/12$ $20/2 - 65$ $12/8$ $31/12 - 65$ $12/8$ $31/12 - 65$
SW1 SW1 KD1D KD1D SW1 SW1 KD1E KD1E SW1 SW1 SW1 SW1 SW1 SW1 SW1 S	ABWF works Primary Sedimentation Tanks, B-3 Operation of the Existing Primary sedimentation Tanks Decommission and Demolition of existing primary sedimentation tanks no. 1 & 2 Predrilling (68nrs, 7rigs, 4days/drillhole/rig) Predrilling (76nrs, 7rigs, 4days/drillhole/rig) R.C. Structure works Allow access to Contractor DE/2018/04 for E&M installation and T&C works ABWF works Flowmeter Chamber no.1 Bioreactors No.2A & 2B, B-4 Operation of 2no. Existing 800mm air mains over bioreactor no.2 Decommission and Demolition of existing bioreactor no.2 Decommission and Demolition of existing bioreactor no.2 Predrilling (76nrs, 7rigs, 4days/drillhole/rig) Pre-bored H piles (157nos, 6rigs, 5days/pile/rig) Sheetpile Installation (FSP-II, 3000sq.m, 50sqm/rig/day) with toe grouting Pile Load Test ELS works (18100cu.m soil with 4 layers wailing / strutting) R.C. Structure works Allow access to Contractor DE/2018/04 for E&M installation and T&C works Flowmeter no. 2-4	90 days 9115 days 615 days 45 days 38 days 102 days 85 days 26 days 45 days 92 days 0 days 100 days 60 days 60 days 60 days 44 days 131 days 60 days 26 days 26 days 130 days 106 days 44 days 131 days 180 days 14 days 1	Fri 5/8/22 Mon 18/11/19 Mon 18/11/19 Mon 13/12/21 Thu 10/2/22 Sat 26/3/22 Wed 25/5/22 Tue 2/8/22 Sat 3/9/22 Sat 3/9/22 Sat 29/10/22 Mon 20/2/23 Tue 21/2/23 Tue 21/2/23 Mon 18/11/19 Mon 18/11/19 Wed 3/2/21 Wed 3/2/21 Wed 3/2/21 Wed 8/9/21 Fri 19/11/21 Mon 20/12/21 Sat 28/5/22 Sat 31/12/22 Tue 3/1/23 Tue 3/1/23 Tue 3/1/23 Tue 3/1/23 Mon 6/1/20 Mon 6/1/20 Wed 22/1/20 Thu 12/3/20	Mon 21/11/22 174,110,78 Wed 23/8/23 8 Sat 11/12/21 2 Wed 9/2/22 67,88,90,178 Fri 25/3/22 179,69,225 Mon 1/8/22 180,70,226 Fri 2/9/22 181SS+45 da Wed 31/8/22 181 Fri 28/10/22 181,72,183,1 Mon 20/2/23 185 Wed 23/8/23 185,110,78 Sat 05/23 185 Sat 12/8/23 9 Tue 2/2/21 2 Tue 20/4/21 67,88,90,190 Sat 12/6/21 191,69 Thu 18/11/21 192,70,209 Fri 27/5/22 193,194,72,1 Sat 31/12/22 75,107,108,1 Sat 12/8/23 197 Sat 12/8/	55FF 179 180 181 182SS+45 days,184,183 184 184 185 186,187,44FF,188 44FF 55FF 9 191 192 193 194SS+72 days,196,195 196 55FF 55FF 196 55FF 205 205 206 207	293 days 0 days 0 days 0 days 0 days 0 days 0 days 2 days 0 days 2 days 0 da	Normal Working Hours_20190924 Normal Working Hours abwf Normal Working Hours abwf Normal Working Hours abwf Normal Working Hours abwf Normal Working Hours pd None None None None Normal Working Hours pd Mormal Working Hours pd Normal Working Hours pd Mormal Working Hours pd None None Normal Working Hours pd Mormal Working Hours pd </td <td>58 - 21/11 $18/11 - 23/8$ $265 - 23/8$ $202 - 23/8$ $202 - 23/8$ $21/2 - 65$ $21/2 - 65$</td>	58 - 21/11 $18/11 - 23/8$ $18/11 - 23/8$ $18/11 - 23/8$ $18/11 - 23/8$ $18/11 - 23/8$ $265 - 23/8$ $202 - 23/8$ $202 - 23/8$ $21/2 - 65$
SW1 SW1 KD1D KD1D SW1	ABWF works Primary Sedimentation Tanks, B-3 Operation of the Existing Primary sedimentation Tanks Decommission and Demolition of existing primary sedimentation tanks no. 1 & 2 Predrilling (68nrs, 7rigs, 4days/drillhole/rig) Pre-bored H piles (205nos, 8rigs, 4days/pile/rig) Sheetpile Installation (FSP-II, 3360sq.m) with toe grouting Pile Load Test ELS works (20000cu.m soil with 2 layers wailing / strutting) R.C. Structure works Allow access to Contractor DE/2018/04 for E&M installation and T&C works ABWF works Flowmeter Chamber no.1 Bioreactors No.2A & 2B, B-4 Operation of 2no. Existing 800mm air mains over bioreactor no.2 Decommission and Demolition of existing bioreactor no.2 Predrilling (76nrs, 7rigs, 4days/drillhole/rig) Pre-bored H piles (157nos, 6rigs, 5days/pile/rig) Sheetpile Installation (FSP-II, 3000sq.m, 50sqm/rig/day) with toe grouting Pile Load Test ELS works (18100cu.m soil with 4 layers wailing / strutting) R.C. Structure works Allow access to Contractor DE/2018/04 for E&M installation and T&C works Allow access to Contractor DE/2018/04 for E&M installation and T&C works Flowmeter no. 2-4 Gate Valve Chamber no.1-3	90 days 90 days 115 days 615 days 45 days 38 days 102 days 85 days 26 days 92 days 0 days 150 days 60 days 1106 days 60 days 44 days 131 days 60 days 26 days 131 days 0 days 130 days 180 days 14 days 44 days 14 days 23 days	Fri 5/8/22 Mon 18/11/19 Mon 18/11/19 Mon 13/12/21 Thu 10/2/22 Sat 26/3/22 Wed 25/5/22 Tue 2/8/22 Sat 3/9/22 Sat 3/9/22 Sat 29/10/22 Mon 20/2/23 Tue 21/2/23 Tue 21/2/23 Mon 18/11/19 Wed 3/2/21 Wed 21/4/21 Tue 15/6/21 Wed 8/9/21 Fri 19/11/21 Mon 20/12/21 Sat 28/5/22 Sat 31/12/22 Tue 3/1/23 Tue 3/1/23 Tue 3/1/23 Tue 3/1/20 Mon 6/1/20 Wed 22/1/20 Thu 12/3/20 Thu 12/3/20 Thu 9/4/20	Mon 21/11/22 174,110,78 Wed 23/8/23 8 Sat 11/12/21 2 Wed 9/2/22 67,88,90,178 Fri 25/3/22 179,69,225 Mon 1/8/22 180,70,226 Fri 2/9/22 181SS+45 da Wed 31/8/22 181 Fri 28/10/22 181,72,183,1 Mon 20/2/23 185 Wed 23/8/23 185,110,78 Sat 05/23 185 Sat 12/8/23 9 Tue 2/2/21 2 Tue 20/4/21 67,88,90,190 Sat 12/6/21 191,69 Thu 18/11/21 192,70,209 Fri 19/11/21 193SS+72 da Sat 13/1/2/22 75,107,108,1 Sat 12/8/23 197 Sat 12/8	55FF 179 180 181 182SS+45 days,184,183 181 182SS+45 days,184,183 184 184 185 186,187,44FF,188 44FF 55FF 99 191 192 193 194SS+72 days,196,195 195 196 196 195 197 196 55FF 55FF 55FF 55FF 205 55FF 205 205 206 207 208	293 days 0 days 0 days 0 days 0 days 0 days 0 days 2 days 0 days 2 days 0 da	Normal Working Hours_20190924 Normal Working Hoursabwf Normal Working Hoursabwf Normal Working Hoursabwf Normal Working Hourspace Normal Working Hoursex Normal Working Hourspace Normal Working Hours None Normal Working Hours Normal Working Hours None Normal Working Hours Normal Working Hours Normal Working Hours Normal Working Hours	56 - 21/11 $18/11 - 23/2 - 23/3 -$
SW1 KD1D KD1D SW1	ABWF works Primary Sedimentation Tanks, B-3 Operation of the Existing Primary sedimentation Tanks Decommission and Demolition of existing primary sedimentation tanks no. 1 & 2 Predrilling (68nrs, 7rigs, 4days/drillhole/rig) Pre-bored H piles (205nos, 8rigs, 4days/pile/rig) Sheetpile Installation (FSP-II, 3360sq.m) with toe grouting Pile Load Test ELS works (20000cu.m soil with 2 layers wailing / strutting) R.C. Structure works Allow access to Contractor DE/2018/04 for E&M installation and T&C works Allow access to Contractor DE/2018/04 for E&M installation and T&C works Flowmeter Chamber no.1 Bioreactors No.2A & 2B, B-4 Operation of 2no. Existing 800mm air mains over bioreactor no.2 Decommission and Demolition of existing bioreactor no.2 Decommission and Demolition of existing bioreactor no.2 Predrilling (76nrs, 7rigs, 4days/drillhole/rig) Pre-bored H piles (157nos, 6rigs, 5days/pile/rig) Sheetpile Installation (FSP-II, 3000sq.m, 50sqm/rig/day) with toe grouting Pile Load Test ELS works (18100cu.m soil with 4 layers wailing / strutting) R.C. Structure works Allow access to Contractor DE/2018/04 for E&M installation and T&C works Flowmeter no. 2-4	90 days 9115 days 615 days 45 days 38 days 102 days 85 days 92 days 92 days 0 days 100 days 100 days 100 days 100 days 26 days 100 days 100 days 26 days 100 days 26 days 100 days 26 days 100 days 100 days 0 days 10 days 0 days 10 days 10 days 10 days 10 days 10 days 180 day	Fri 5/8/22 Mon 18/11/19 Mon 18/11/19 Mon 13/12/21 Thu 10/2/22 Sat 26/3/22 Wed 25/5/22 Tue 2/8/22 Sat 3/9/22 Sat 3/9/22 Mon 20/2/23 Tue 21/2/23 Tue 21/2/23 Mon 18/11/19 Wed 3/2/21 Wed 3/2/21 Wed 3/2/21 Wed 3/2/21 Wed 3/2/21 Wed 3/2/21 Wed 3/2/21 Wed 3/2/21 Sat 28/5/22 Sat 31/12/22 Tue 3/1/23 Tue 3/1/23 Tue 3/1/23 Tue 3/1/23 Mon 6/1/20 Wed 22/1/20 Thu 12/3/20 Thu 9/4/20 Sat 6/20	Mon 21/11/22 174,110,78 Wed 23/8/23 8 Sat 11/12/21 2 Wed 9/2/22 67,88,90,178 Fri 25/3/22 179,69,225 Mon 1/8/22 180,70,226 Fri 2/9/22 181SS+45 da Wed 31/8/22 181 Fri 28/10/22 181,72,183,1 Mon 20/2/23 185 Wed 23/8/23 185,110,78 Sat 6/5/23 185 Sat 12/8/23 9 Tue 20/4/21 67,88,90,190 Sat 12/6/21 191,69 Thu 18/11/21 192,70,209 Fri 19/11/21 193SS+72 da Sat 18/12/21 193 Fri 27/5/22 193,194,72,1 Sat 12/8/23 197 Sat 1	55FF 179 180 181 182S5+45 days,184,183 ys 184 184 185 186,187,44FF,188 44FF 55FF 191 192 193 194SS+72 days,196,195 196 196 196 55FF 55FF 55FF 205 205 206 207 208 209	293 days 0 da	Normal Working Hours_20190924 Normal Working Hourstabwf None None None Normal Working Hourstabwf <	$56 - 2111$ $23/8$ $10/2 \cos 25/3$ $26/3 \sin 20/3$ $26/3 \sin 20/3$ $26/3 \cos 20/3$ $20/2 - 23/8$ $21/2 - 65$
SW1 KD1D KD1D SW1 SW1 SW1 KD1E KD1E KD1E SW1 SW1 SW1 SW1 SW1	ABWF works Primary Sedimentation Tanks, B-3 Operation of the Existing Primary sedimentation Tanks Decommission and Demolition of existing primary sedimentation tanks no. 1 & 2 Predrilling (68ns, 7rigs, 4days/drillhole/rig) Prebored H piles (205nos, 8rigs, 4days/pile/rig) Sheetpile Installation (FSP-II, 3360sq.m) with toe grouting Pile Load Test ELS works (20000cu.m soil with 2 layers wailing / strutting) R.C. Structure works ABWF works Flowmeter Chamber no.1 Bioreactors No.2A & 2B, B-4 Operation of 2no. Existing 800mm air mains over bioreactor no.2 Decommission and Demolition of existing bioreactor no.2 Decommission and Demolition of existing bioreactor no.2 Predrilling (76ns, 7rigs, 4days/drillhole/rig) Pre-bored H piles (157nos, 6rigs, 5days/pile/rig) Sheetpile Installation (FSP-II, 3000sq.m, 50sqm/rig/day) with toe grouting Pile Load Test ELS works (18100cu.m soil with 4 layers wailing / strutting) R.C. Structure works Allow a	90 days 9115 days 615 days 45 days 38 days 102 days 85 days 26 days 45 days 92 days 0 days 106 days 1106 days 40 days 44 days 131 days 60 days 26 days 140 days 130 days 180 days 14 days	Fri 5/8/22 Mon 18/11/19 Mon 18/11/19 Mon 13/12/21 Thu 10/2/22 Sat 26/3/22 Wed 25/5/22 Tue 2/8/22 Sat 39/10/22 Sat 29/10/22 Sat 29/10/22 Mon 20/2/23 Tue 21/2/23 Tue 21/2/23 Tue 21/2/23 Mon 18/11/19 Wed 3/2/21 Wed 3/2/21 Wed 21/4/21 Tue 15/6/21 Wed 8/9/21 Fri 19/11/21 Mon 20/12/21 Sat 28/5/22 Sat 31/12/22 Tue 3/1/23 Tue 3/1/23 Tue 3/1/23 Tue 3/1/23 Tue 3/1/23 Tue 3/1/23 Tue 3/1/23 Mon 6/1/20 Mon 6/1/20 Wed 22/1/20 Thu 12/3/20 Thu 9/4/20 Sat 6/6/20 Tue 28/7/20	Mon 21/11/22 174,110,78 Wed 23/8/23 8 Sat 11/12/21 2 Wed 9/2/22 67,88,90,178 Fri 25/3/22 179,69,225 Mon 1/8/22 180,70,226 Fri 2/9/22 181SS+45 da Wed 31/8/22 181,72,183,1 Mon 20/2/23 185 Wed 23/8/23 185,110,78 Sat 12/8/23 185,110,78 Sat 12/8/23 185,110,78 Sat 12/8/23 185 Tu 2/2/21 2 Tue 20/4/21 67,88,90,190 Sat 12/6/21 191,69 Thu 18/11/21 193,58+72 da Sat 18/12/21 193 Fri 27/5/22 193,194,72,1 Sat 12/8/23 197 Sat 12/8/23 197	55FF 179 180 181 182S5+45 days,184,183 ys 184 184 185 186,187,44FF,188 44FF 55FF 55FF 191 192 193 194S5+72 days,196,195 ys 196 196 55FF 55FF 55FF 55FF 205 205 206 207 208 209 21,210,193	293 days 0 days 0 days 0 days 0 days 0 days 0 days 2 days 0 days 2 days 0 da	Normal Working Hours_20190924 Normal Working Hours abwf Normal Working Hours abwf Normal Working Hours abwf Normal Working Hours abwf Normal Working Hours pd None None None Normal Working Hours pd	$56 - 2111$ $1811 - 238$ $1372 \cos 392$ $102 \cos 293$ $263 \sin 290$ $2910 \cos 292$ $202 - 318$ $2910 \cos 292$ $202 - 238$ $21/2 - 65$ 128 $1811 - 128$ $122 - 229 - 248$ $21/4 \cos 128$ $19/1 - 19/12$ $20/2 - 238$ $21/2 - 65$ 128 $19/1 - 19/12$ $20/2 - 238$ $21/2 - 65$ 128 $19/1 - 19/12$ $20/2 - 238$ $21/2 - 65$ 128 $19/1 - 19/12$ $20/2 - 238$ $21/2 - 65$ 128 $31 - 22$ $32 - 22$ $32 - 2$
SW1 SW1 KD1D KD1D SW1 SW1 <td< td=""><td>ABWF works Primary Sedimentation Tanks, B-3 Operation of the Existing Primary sedimentation Tanks Decommission and Demolition of existing primary sedimentation tanks no. 1 & 2 Predrilling (68ns, 7rigs, 4days/drillhole/rig) Predrilling (76ns, 7rigs, 4days/drillhole/rig) R.C. Structure works Allow access to Contractor DE/2018/04 for E&M installation and T&C works ABWF works Flowmeter Chamber no.1 Bioreactors No.2A & 2B, B-4 Operation of 2no. Existing 800mm air mains over bioreactor no.2 Decommission and Demolition of existing bioreactor no.2 Decommission and Demolition of existing bioreactor no.2 Predrilling (76ns, 7rigs, 4days/drillhole/rig) Pre-bored H piles (157nos, 6rigs, 5days/pile/rig) Sheetpile Installation (FSP-II, 3000sq.m, 50sqm/rig/day) with toe grouting Pile Load Test ELS works (18100cu.m soil with 4 layers wailing / strutting) R.C. Structure works Allow access to Contractor DE/2018/04 for E&M installation and T&C works Flowmeter no. 2-4</td><td>90 days 9115 days 615 days 45 days 38 days 102 days 85 days 26 days 92 days 92 days 106 days 106 days 60 days 60 days 26 days 1106 days 26 days 26 days 131 days 60 days 26 days 132 days 180 days 140 days 42 days 140 days</td><td>Fri 5/8/22 Mon 18/11/19 Mon 18/11/19 Mon 18/11/19 Mon 13/12/21 Thu 10/2/22 Sat 26/3/22 Wed 25/5/22 Tue 2/8/22 Sat 29/10/22 Sat 29/10/22 Sat 29/10/22 Mon 20/2/23 Tue 21/2/23 Tue 21/2/23 Tue 21/2/23 Mon 18/11/19 Wed 3/2/21 Wed 3/2/21 Wed 3/2/21 Wed 3/2/21 Wed 3/2/21 Wed 3/2/21 Fri 19/11/21 Mon 20/12/21 Sat 31/12/22 Sat 31/12/22 Tue 3/1/23 Mon 6/1/20 Wed 22/1/20 Thu 12/3/20 Thu 12/3/20 Thu 2/3/20 Sat 6/6/20 Sat 6/6/20 Sat 6/6/20 Sat 6/6/20 Tue 28/7/20 Thu 14/1/21</td><td>Mon 21/11/22 174,110,78 Wed 23/8/23 8 Sat 11/12/21 2 Wed 9/2/22 67,88,90,178 Fri 25/3/22 179,69,225 Mon 1/8/22 180,70,226 Fri 2/9/22 181SS+45 da Wed 31/8/22 181 Fri 28/10/22 181,72,183,1 Mon 20/2/23 185 Wed 23/8/23 185,110,78 Sat 65/23 185 Sat 12/8/23 9 Tue 20/4/21 67,88,90,190 Sat 12/6/21 191,69 Thu 18/11/21 192,70,209 Fri 27/5/22 193,194,72,1 Sat 13/12/22 193,194,72,1 Sat 13/12/22 193 Sat 12/8/23 197 Sat 1</td><td>55FF 179 180 181 182S5+45 days,184,183 184 184 184 185 186,187,44FF,188 44FF 55FF 55FF 191 192 193 194SS+72 days,196,195 196 196 196 196 55FF 55FF 206 205 206 207 208 209 211,210,193 213</td><td>293 days 0 days 0 days 0 days 0 days 0 days 0 days 2 days 0 days 2 days 0 days 1 days 0 days 1 days 0 days 1 days 0 days 1 days 0 da</td><td>Normal Working Hours_20190924 Normal Working Hourstabwf None Normal Working Hourstabwf None Normal Working Hourstabwf None Normal Working Hourstabwf None None Normal Working Hourstabwf Normal Working H</td><td></td></td<>	ABWF works Primary Sedimentation Tanks, B-3 Operation of the Existing Primary sedimentation Tanks Decommission and Demolition of existing primary sedimentation tanks no. 1 & 2 Predrilling (68ns, 7rigs, 4days/drillhole/rig) Predrilling (76ns, 7rigs, 4days/drillhole/rig) R.C. Structure works Allow access to Contractor DE/2018/04 for E&M installation and T&C works ABWF works Flowmeter Chamber no.1 Bioreactors No.2A & 2B, B-4 Operation of 2no. Existing 800mm air mains over bioreactor no.2 Decommission and Demolition of existing bioreactor no.2 Decommission and Demolition of existing bioreactor no.2 Predrilling (76ns, 7rigs, 4days/drillhole/rig) Pre-bored H piles (157nos, 6rigs, 5days/pile/rig) Sheetpile Installation (FSP-II, 3000sq.m, 50sqm/rig/day) with toe grouting Pile Load Test ELS works (18100cu.m soil with 4 layers wailing / strutting) R.C. Structure works Allow access to Contractor DE/2018/04 for E&M installation and T&C works Flowmeter no. 2-4	90 days 9115 days 615 days 45 days 38 days 102 days 85 days 26 days 92 days 92 days 106 days 106 days 60 days 60 days 26 days 1106 days 26 days 26 days 131 days 60 days 26 days 132 days 180 days 140 days 42 days 140 days	Fri 5/8/22 Mon 18/11/19 Mon 18/11/19 Mon 18/11/19 Mon 13/12/21 Thu 10/2/22 Sat 26/3/22 Wed 25/5/22 Tue 2/8/22 Sat 29/10/22 Sat 29/10/22 Sat 29/10/22 Mon 20/2/23 Tue 21/2/23 Tue 21/2/23 Tue 21/2/23 Mon 18/11/19 Wed 3/2/21 Wed 3/2/21 Wed 3/2/21 Wed 3/2/21 Wed 3/2/21 Wed 3/2/21 Fri 19/11/21 Mon 20/12/21 Sat 31/12/22 Sat 31/12/22 Tue 3/1/23 Mon 6/1/20 Wed 22/1/20 Thu 12/3/20 Thu 12/3/20 Thu 2/3/20 Sat 6/6/20 Sat 6/6/20 Sat 6/6/20 Sat 6/6/20 Tue 28/7/20 Thu 14/1/21	Mon 21/11/22 174,110,78 Wed 23/8/23 8 Sat 11/12/21 2 Wed 9/2/22 67,88,90,178 Fri 25/3/22 179,69,225 Mon 1/8/22 180,70,226 Fri 2/9/22 181SS+45 da Wed 31/8/22 181 Fri 28/10/22 181,72,183,1 Mon 20/2/23 185 Wed 23/8/23 185,110,78 Sat 65/23 185 Sat 12/8/23 9 Tue 20/4/21 67,88,90,190 Sat 12/6/21 191,69 Thu 18/11/21 192,70,209 Fri 27/5/22 193,194,72,1 Sat 13/12/22 193,194,72,1 Sat 13/12/22 193 Sat 12/8/23 197 Sat 1	55FF 179 180 181 182S5+45 days,184,183 184 184 184 185 186,187,44FF,188 44FF 55FF 55FF 191 192 193 194SS+72 days,196,195 196 196 196 196 55FF 55FF 206 205 206 207 208 209 211,210,193 213	293 days 0 days 0 days 0 days 0 days 0 days 0 days 2 days 0 days 2 days 0 days 1 days 0 days 1 days 0 days 1 days 0 days 1 days 0 da	Normal Working Hours_20190924 Normal Working Hourstabwf None Normal Working Hourstabwf None Normal Working Hourstabwf None Normal Working Hourstabwf None None Normal Working Hourstabwf Normal Working H	
SW1 SW1 KD1D KD1D SW1 SW1 <td< td=""><td>ABWF works Primary Sedimentation Tanks, B-3 Operation of the Existing Primary sedimentation Tanks Decommission and Demolition of existing primary sedimentation tanks no. 1 & 2 Predrilling (68nrs, 7rigs, 4days/drillhole/rig) Pre-bored H piles (205nos, 8rigs, 4days/pile/rig) Sheetpile Installation (FSP-II, 3360sq.m) with toe grouting Pile Load Test ELS works (2000cu.m soil with 2 layers wailing / strutting) R.C. Structure works Allow access to Contractor DE/2018/04 for E&M installation and T&C works ABWF works Flowmeter Chamber no.1 Bioreactors No.2A & 2B, B-4 Operation of 2no. Existing 800mm air mains over bioreactor no.2 Decommission and Demolition of existing bioreactor no.2 Predrilling (76nrs, 7rigs, 4days/drillhole/rig) Pre-bored H piles (157nos, 6rigs, 5days/pile/rig) Sheetpile Installation (FSP-II, 3000sq.m, 50sqm/rig/day) with toe grouting Pile Load Test ELS works (18100cu.m soil with 4 layers wailing / strutting) R.C. Structure works Allow access to Contractor DE/2018/04 for E&M installation and T&C works Flowmeter no. 2-4 Gate Valve Chamber no.1-2 ABWF works Membrane Facilities Building, B-5</td><td>90 days 90 days 615 days 615 days 45 days 38 days 102 days 85 days 26 days 92 days 0 days 100 days 100 days 60 days 60 days 60 days 44 days 131 days 60 days 26 days 1325 days 1325 days 130 days 180 days</td><td>Fri 5/8/22 Mon 18/11/19 Mon 18/11/19 Mon 13/12/21 Thu 10/2/22 Sat 26/3/22 Wed 25/5/22 Tue 2/8/22 Sat 3/9/22 Sat 3/9/22 Sat 29/10/22 Mon 20/2/23 Tue 21/2/23 Tue 21/2/23 Tue 21/2/23 Mon 18/11/19 Mon 18/11/19 Wed 3/2/21 Wed 3/2/21 Wed 21/4/21 Tue 15/6/21 Wed 8/9/21 Fri 19/11/21 Mon 20/12/21 Sat 28/5/22 Sat 31/12/22 Tue 3/1/23 Tue 3/1/23 Tue 3/1/23 Tue 3/1/23 Tue 3/1/23 Tue 3/1/23 Mon 6/1/20 Mon 6/1/20 Wed 22/1/20 Thu 12/3/20 Thu 12/3/20 Thu 28/7/20 Thu 28/7/20 Thu 28/7/20</td><td>Mon 21/11/22 174,110,78 Wed 23/8/23 8 Sat 11/12/21 2 Wed 9/2/22 67,88,90,178 Fri 25/3/22 179,69,225 Mon 1/8/22 180,70,226 Fri 2/9/22 181S5+45 da Wed 31/8/22 181 Fri 28/10/22 181,72,183,1 Mon 20/2/23 185 Wed 23/8/23 185,110,78 Sat 65/23 185 Sat 12/8/23 9 Tue 2/2/21 2 Tue 20/4/21 67,88,90,190 Sat 12/6/21 191,69 Thu 18/11/21 192,70,209 Fri 27/5/22 193,194,72,1 Sat 31/12/22 75,107,108,1 Sat 12/8/23 197 Sat 12/8/</td><td>55FF 179 180 181 182S5+45 days,184,183 184 184 184 185 186,187,44FF,188 44FF 55FF 55FF 191 192 193 194SS+72 days,196,195 196 196 196 196 55FF 55FF 206 205 206 207 208 209 211,210,193 213</td><td>293 days 0 days 0 days 0 days 0 days 0 days 0 days 2 days 0 days 2 days 0 da</td><td>Normal Working Hours_20190924 Normal Working Hours abwf Normal Working Hours abwf Normal Working Hours abwf Normal Working Hours abwf Normal Working Hours pd Normal Working Hours pf None None Normal Working Hours pf Normal</td><td>56 - 21/1 228 $197 - 228$ $197 - 228$ $197 - 228$ $263 - 287$ $263 - 287$ $263 - 287$ $263 - 287$ $284 - 318$ 292 $212 - 63$ $212 - 63$</td></td<>	ABWF works Primary Sedimentation Tanks, B-3 Operation of the Existing Primary sedimentation Tanks Decommission and Demolition of existing primary sedimentation tanks no. 1 & 2 Predrilling (68nrs, 7rigs, 4days/drillhole/rig) Pre-bored H piles (205nos, 8rigs, 4days/pile/rig) Sheetpile Installation (FSP-II, 3360sq.m) with toe grouting Pile Load Test ELS works (2000cu.m soil with 2 layers wailing / strutting) R.C. Structure works Allow access to Contractor DE/2018/04 for E&M installation and T&C works ABWF works Flowmeter Chamber no.1 Bioreactors No.2A & 2B, B-4 Operation of 2no. Existing 800mm air mains over bioreactor no.2 Decommission and Demolition of existing bioreactor no.2 Predrilling (76nrs, 7rigs, 4days/drillhole/rig) Pre-bored H piles (157nos, 6rigs, 5days/pile/rig) Sheetpile Installation (FSP-II, 3000sq.m, 50sqm/rig/day) with toe grouting Pile Load Test ELS works (18100cu.m soil with 4 layers wailing / strutting) R.C. Structure works Allow access to Contractor DE/2018/04 for E&M installation and T&C works Flowmeter no. 2-4 Gate Valve Chamber no.1-2 ABWF works Membrane Facilities Building, B-5	90 days 90 days 615 days 615 days 45 days 38 days 102 days 85 days 26 days 92 days 0 days 100 days 100 days 60 days 60 days 60 days 44 days 131 days 60 days 26 days 1325 days 1325 days 130 days 180 days	Fri 5/8/22 Mon 18/11/19 Mon 18/11/19 Mon 13/12/21 Thu 10/2/22 Sat 26/3/22 Wed 25/5/22 Tue 2/8/22 Sat 3/9/22 Sat 3/9/22 Sat 29/10/22 Mon 20/2/23 Tue 21/2/23 Tue 21/2/23 Tue 21/2/23 Mon 18/11/19 Mon 18/11/19 Wed 3/2/21 Wed 3/2/21 Wed 21/4/21 Tue 15/6/21 Wed 8/9/21 Fri 19/11/21 Mon 20/12/21 Sat 28/5/22 Sat 31/12/22 Tue 3/1/23 Tue 3/1/23 Tue 3/1/23 Tue 3/1/23 Tue 3/1/23 Tue 3/1/23 Mon 6/1/20 Mon 6/1/20 Wed 22/1/20 Thu 12/3/20 Thu 12/3/20 Thu 28/7/20 Thu 28/7/20 Thu 28/7/20	Mon 21/11/22 174,110,78 Wed 23/8/23 8 Sat 11/12/21 2 Wed 9/2/22 67,88,90,178 Fri 25/3/22 179,69,225 Mon 1/8/22 180,70,226 Fri 2/9/22 181S5+45 da Wed 31/8/22 181 Fri 28/10/22 181,72,183,1 Mon 20/2/23 185 Wed 23/8/23 185,110,78 Sat 65/23 185 Sat 12/8/23 9 Tue 2/2/21 2 Tue 20/4/21 67,88,90,190 Sat 12/6/21 191,69 Thu 18/11/21 192,70,209 Fri 27/5/22 193,194,72,1 Sat 31/12/22 75,107,108,1 Sat 12/8/23 197 Sat 12/8/	55FF 179 180 181 182S5+45 days,184,183 184 184 184 185 186,187,44FF,188 44FF 55FF 55FF 191 192 193 194SS+72 days,196,195 196 196 196 196 55FF 55FF 206 205 206 207 208 209 211,210,193 213	293 days 0 days 0 days 0 days 0 days 0 days 0 days 2 days 0 days 2 days 0 da	Normal Working Hours_20190924 Normal Working Hours abwf Normal Working Hours abwf Normal Working Hours abwf Normal Working Hours abwf Normal Working Hours pd Normal Working Hours pf None None Normal Working Hours pf Normal	56 - 21/1 228 $197 - 228$ $197 - 228$ $197 - 228$ $263 - 287$ $263 - 287$ $263 - 287$ $263 - 287$ $284 - 318$ 292 $212 - 63$
SW1 KD1D KD1D SW1 SW1 <td< td=""><td>ABWF works Primary Sedimentation Tanks, B-3 Operation of the Existing Primary sedimentation Tanks Decommission and Demolition of existing primary sedimentation tanks no. 1 & 2 Predrilling (68nrs, 7rigs, 4days/drillhole/rig) Predrilling (76nrs, 7rigs, 4days/drillhole/rig) R.C. Structure works Allow access to Contractor DE/2018/04 for E&M installation and T&C works ABWF works Flowmeter Chamber no.1 Bioreactors No.2A & 2B, B-4 Operation of 2no. Existing 800mm air mains over bioreactor no.2 Decommission and Demolition of existing bioreactor no.2 Decommission and Demolition of existing bioreactor no.2 Predrilling (76nrs, 7rigs, 4days/drillhole/rig) Pre-bored H piles (157nos, 6rigs, 5days/pile//rig) Sheetpile Installation (FSP-II, 3000sq.m, 50sqm/rig/day) with toe grouting Pile Load Test ELS works (18100cu.m soil with 4 layers wailing / strutting) R.C. Structure works Allow access to Contractor DE/2018/04 for E&M installation and T&C works Flowmeter no. 2-4</td><td>90 days 910 days 615 days 615 days 45 days 38 days 102 days 85 days 26 days 92 days 0 days 100 days 100 days 60 days 60 days 60 days 44 days 131 days 60 days 26 days 26 days 130 days 130 days 130 days 180 days 180 days 180 days 180 days 180 days 180 days 180 days 180 days 180 days 14 days 14</td><td>Fri 5/8/22 Mon 18/11/19 Mon 18/11/19 Mon 13/12/21 Thu 10/2/22 Sat 26/3/22 Wed 25/5/22 Tue 2/8/22 Sat 3/9/22 Sat 3/9/22 Sat 3/9/22 Tue 21/2/23 Tue 21/2/23 Tue 21/2/23 Mon 18/11/19 Wed 3/2/21 Wed 21/4/21 Tue 15/6/21 Wed 8/9/21 Fri 19/11/21 Mon 20/12/21 Sat 28/5/22 Sat 31/12/22 Tue 3/1/23 Mon 6/1/20 Wed 22/1/20 Thu 12/3/20 Thu 12/3/20 Thu 12/3/20 Thu 14/1/21 Wed 17/2/21</td><td>Mon 21/11/22 174,110,78 Wed 23/8/23 8 Sat 11/12/21 2 Wed 9/2/22 67,88,90,178 Fri 25/3/22 179,69,225 Mon 1/8/22 180,70,226 Fri 2/9/22 181S5+45 da Wed 31/8/22 181 Fri 28/10/22 181,72,183,1 Mon 20/2/23 185 Wed 23/8/23 185,110,78 Sat 05/23 185 Sat 12/8/23 9 Tue 2/2/21 2 Tue 20/2/21 191,69 Thu 18/11/21 192,70,209 Fri 19/11/21 193S5+72 da Sat 13/1/2/22 75,107,108,1 Sat 31/12/22 193,194,72,1 Sat 12/8/23 197 Sat 12/</td><td>55FF 179 180 181 182S5+45 days,184,183 184 184 185 186,187,44FF,188 44FF 55FF 55FF 191 192 193 194SS+72 days,196,195 195 196 195 196 195 197 196 195 197 196 195 197 196 195 205 55FF 55FF 55FF 55FF 55FF 55FF 205 206 207 208 209 211,210,193 213 212</td><td>293 days 0 days 0 days 0 days 0 days 0 days 0 days 2 days 0 days 2 days 0 days 10 days 0 days 0 days 10 days 0 days 10 days 0 days 10 days 1</td><td>Normal Working Hours_20190924 Normal Working Hourstawf Norm</td><td>58 _ 21/1 19/1 19/1 19/1 19/1 19/1 19/1 19/1 19/1 20/2 2</td></td<>	ABWF works Primary Sedimentation Tanks, B-3 Operation of the Existing Primary sedimentation Tanks Decommission and Demolition of existing primary sedimentation tanks no. 1 & 2 Predrilling (68nrs, 7rigs, 4days/drillhole/rig) Predrilling (76nrs, 7rigs, 4days/drillhole/rig) R.C. Structure works Allow access to Contractor DE/2018/04 for E&M installation and T&C works ABWF works Flowmeter Chamber no.1 Bioreactors No.2A & 2B, B-4 Operation of 2no. Existing 800mm air mains over bioreactor no.2 Decommission and Demolition of existing bioreactor no.2 Decommission and Demolition of existing bioreactor no.2 Predrilling (76nrs, 7rigs, 4days/drillhole/rig) Pre-bored H piles (157nos, 6rigs, 5days/pile//rig) Sheetpile Installation (FSP-II, 3000sq.m, 50sqm/rig/day) with toe grouting Pile Load Test ELS works (18100cu.m soil with 4 layers wailing / strutting) R.C. Structure works Allow access to Contractor DE/2018/04 for E&M installation and T&C works Flowmeter no. 2-4	90 days 910 days 615 days 615 days 45 days 38 days 102 days 85 days 26 days 92 days 0 days 100 days 100 days 60 days 60 days 60 days 44 days 131 days 60 days 26 days 26 days 130 days 130 days 130 days 180 days 180 days 180 days 180 days 180 days 180 days 180 days 180 days 180 days 14	Fri 5/8/22 Mon 18/11/19 Mon 18/11/19 Mon 13/12/21 Thu 10/2/22 Sat 26/3/22 Wed 25/5/22 Tue 2/8/22 Sat 3/9/22 Sat 3/9/22 Sat 3/9/22 Tue 21/2/23 Tue 21/2/23 Tue 21/2/23 Mon 18/11/19 Wed 3/2/21 Wed 21/4/21 Tue 15/6/21 Wed 8/9/21 Fri 19/11/21 Mon 20/12/21 Sat 28/5/22 Sat 31/12/22 Tue 3/1/23 Mon 6/1/20 Wed 22/1/20 Thu 12/3/20 Thu 12/3/20 Thu 12/3/20 Thu 14/1/21 Wed 17/2/21	Mon 21/11/22 174,110,78 Wed 23/8/23 8 Sat 11/12/21 2 Wed 9/2/22 67,88,90,178 Fri 25/3/22 179,69,225 Mon 1/8/22 180,70,226 Fri 2/9/22 181S5+45 da Wed 31/8/22 181 Fri 28/10/22 181,72,183,1 Mon 20/2/23 185 Wed 23/8/23 185,110,78 Sat 05/23 185 Sat 12/8/23 9 Tue 2/2/21 2 Tue 20/2/21 191,69 Thu 18/11/21 192,70,209 Fri 19/11/21 193S5+72 da Sat 13/1/2/22 75,107,108,1 Sat 31/12/22 193,194,72,1 Sat 12/8/23 197 Sat 12/	55FF 179 180 181 182S5+45 days,184,183 184 184 185 186,187,44FF,188 44FF 55FF 55FF 191 192 193 194SS+72 days,196,195 195 196 195 196 195 197 196 195 197 196 195 197 196 195 205 55FF 55FF 55FF 55FF 55FF 55FF 205 206 207 208 209 211,210,193 213 212	293 days 0 days 0 days 0 days 0 days 0 days 0 days 2 days 0 days 2 days 0 days 10 days 0 days 0 days 10 days 0 days 10 days 0 days 10 days 1	Normal Working Hours_20190924 Normal Working Hourstawf Norm	58 _ 21/1 19/1 19/1 19/1 19/1 19/1 19/1 19/1 19/1 20/2 2
SW1 KD1D KD1D SW1 SW1 SW1 KD1E KD1E SW1	ABWF works Primary Sedimentation Tanks, B-3 Operation of the Existing Primary sedimentation Tanks Decommission and Demolition of existing primary sedimentation tanks no. 1 & 2 Predrilling (68nrs, 7rigs, 4days/drillhole/rig) Pre-bored H piles (205nos, 8rigs, 4days/pile/rig) Sheetpile Installation (FSP-II, 3360sq.m) with toe grouting Pile Load Test ELS works (20000cu.m soil with 2 layers wailing / strutting) R.C. Structure works Allow access to Contractor DE/2018/04 for E&M installation and T&C works ABWF works Flowmeter Chamber no.1 Bioreactors No.2A & 2B, B-4 Operation of 2no. Existing 800mm air mains over bioreactor no.2 Decommission and Demolition of existing bioreactor no.2 Decommission and Demolition of existing bioreactor no.2 Predrilling (76nrs, 7rigs, 4days/drillhole/rig) Pre-bored H piles (157nos, 6rigs, 5days/pile/rig) Sheetpile Installation (FSP-II, 3000sq.m, 50sqm/rig/day) with toe grouting Pile Load Test ELS works (18100cu.m soil with 4 layers wailing / strutting) R.C. Structure works Allow access to Contractor DE/2018/04 for E&M installation and T&C works Flowmeter no. 2-4 Gate Valve Chamber no.1-3 Pl	90 days 90 days 615 days 615 days 45 days 38 days 102 days 85 days 26 days 92 days 0 days 100 days 100 days 60 days 60 days 60 days 44 days 131 days 60 days 26 days 1325 days 1325 days 130 days 180 days	Fri 5/8/22 Mon 18/11/19 Mon 18/11/19 Mon 13/12/21 Thu 10/2/22 Sat 26/3/22 Wed 25/5/22 Tue 2/8/22 Sat 3/9/22 Sat 3/9/22 Sat 3/9/22 Tue 21/2/23 Tue 21/2/23 Tue 21/2/23 Mon 18/11/19 Wed 3/2/21 Wed 21/4/21 Tue 15/6/21 Wed 8/9/21 Fri 19/11/21 Mon 20/12/21 Sat 28/5/22 Sat 31/12/22 Tue 3/1/23 Mon 6/1/20 Wed 22/1/20 Thu 12/3/20 Thu 12/3/20 Thu 12/3/20 Thu 14/1/21 Wed 17/2/21	Mon 21/11/22 174,110,78 Wed 23/8/23 8 Sat 11/12/21 2 Wed 9/2/22 67,88,90,178 Fri 25/3/22 179,69,225 Mon 1/8/22 180,70,226 Fri 2/9/22 181S5+45 da Wed 31/8/22 181 Fri 28/10/22 181,72,183,1 Mon 20/2/23 185 Wed 23/8/23 185,110,78 Sat 05/23 185 Sat 12/8/23 9 Tue 2/2/21 2 Tue 20/2/21 191,69 Thu 18/11/21 192,70,209 Fri 19/11/21 193S5+72 da Sat 13/1/2/22 75,107,108,1 Sat 31/12/22 193,194,72,1 Sat 12/8/23 197 Sat 12/	55FF 179 180 181 182S5+45 days,184,183 184 184 185 186,187,44FF,188 44FF 55FF 55FF 191 192 193 194SS+72 days,196,195 195 196 195 196 195 197 196 195 197 196 195 197 196 195 205 55FF 55FF 55FF 55FF 55FF 55FF 205 206 207 208 209 211,210,193 213 212	293 days 0 days 0 days 0 days 0 days 0 days 0 days 2 days 0 days 2 days 0 da	Normal Working Hours_20190924 Normal Working Hourstabwf None Normal Working Hourstabwf None Normal Working Hourstabwf Normal Working Hourstabwf None Normal Working Hourstabwf None Normal Working Hourstabwf	56 - 21/1 238 $19/1 - 238$ $19/1 - 238$ $19/1 - 238$ $255 - 226 - 318$ $30 - 522 - 236$ $29/1 - 236$ $29/1 - 236$ $21/2 - 65$ $120 - 236$ $21/2 - 236$ $21/2 - 65$ $120 - 236$ $21/2 - 65$ $120 - 236$ $21/2 - 65$ $120 - 236$ $21/2 -$
SW1 SW1 KD1D KD1D SW1 SW1 <td< td=""><td>ABWF works Primary Sedimentation Tanks, B-3 Operation of the Existing Primary sedimentation Tanks Decommission and Demolition of existing primary sedimentation tanks no. 1 & 2 Predrilling (68nrs, 7rigs, 4days/drillhole/rig) Pre-bored H piles (205nos, 8rigs, 4days/pile/rig) Sheetpile Installation (FSP-II, 3360sq.m) with toe grouting Pile Load Test ELS works (20000cu.m soil with 2 layers wailing / strutting) R.C. Structure works Allow access to Contractor DE/2018/04 for E&M installation and T&C works ABWVF works Flowmeter Chamber no.1 Bioreactors No.2A & 2B, B-4 Operation of 2no. Existing 800mm air mains over bioreactor no.2 Decommission and Demolition of existing bioreactor no.2 Predrilling (76nrs, 7rigs, 4days/drillhole/rig) Pre-bored H piles (157nos, 6rigs, 5days/pile/rig) Sheetpile Installation (FSP-II, 3000sq.m, 50sqm/rig/day) with toe grouting Pile Load Test ELS works (18100cu.m soil with 4 layers wailing / strutting) R. C. Structure works Allow access to Contractor DE/2018/04 for E&M installation and T&C works Flowmeter no.1-3 Plug Vakve Chamber no.1-1.3 Plug Vakve Chamber no.1-2 ABWF works</td><td>90 days 9115 days 615 days 45 days 38 days 102 days 85 days 26 days 26 days 92 days 0 days 150 days 60 days 44 days 131 days 60 days 26 days 26 days 140 days 130 days 26 days 140 days 180 days 0 days 180 days 140 days 14</td><td>Fri 5/8/22 Mon 18/11/19 Mon 18/11/19 Mon 13/12/21 Thu 10/2/22 Sat 26/3/22 Wed 25/5/22 Tue 2/8/22 Sat 29/10/22 Sat 29/10/22 Sat 29/10/22 Tue 21/2/23 Tue 21/2/23 Tue 21/2/23 Tue 21/2/23 Mon 18/11/19 Mon 18/11/19 Wed 3/2/21 Wed 21/4/21 Tue 15/6/21 Wed 8/9/21 Fri 19/11/21 Mon 20/12/21 Sat 31/12/22 Sat 31/12/22 Sat 31/12/22 Tue 3/1/23 Mon 6/1/20 Wed 22/1/20 Thu 12/3/20 Thu 12/3/20 Thu 12/3/20 Thu 14/1/21 Wed 17/2/21 Wed 17/2/21 Wed 17/2/21</td><td>Mon 21/11/22 174,110,78 Wed 23/8/23 8 Sat 11/12/21 2 Wed 9/2/22 67,88,90,178 Fri 25/3/22 179,69,225 Mon 1/8/22 180,70,226 Fri 2/9/22 181SS+45 da Wed 31/8/22 181 Fri 28/10/22 181,72,183,1 Mon 20/2/23 185 Wed 23/8/23 185,110,78 Sat 65/23 185 Sat 12/8/23 9 Tue 20/4/21 67,88,90,190 Sat 12/6/21 191,69 Thu 18/11/21 192,70,209 Fri 27/5/22 193,194,72,1 Sat 12/8/23 197 Sat 12/8/23 197</td><td>55FF 179 180 181 182S5+45 days,184,183 ys 184 184 184 185 186,187,44FF,188 44FF 55FF 55FF 191 192 193 194SS+72 days,196,195 ys 196 195 197 196 198,202,45FF,199,200,20 45FF 55FF 55FF 205 205 206 207 208 209 211,210,193 213 214</td><td>293 days 0 days 0 days 0 days 0 days 0 days 0 days 2 days 2 days 0 days 2 days 0 da</td><td>Normal Working Hours_20190924 Normal Working Hourstabwf None Normal Working Hourstabwf None Normal Working Hourstabwf None Normal Working Hourstabwf None Normal Working Hourstabwf Normal Working Hourstabwf</td><td>$56 - 21/1$ 238 $19/1 - 21/1$ $13/12 \cos 9/2$ $19/2 \cos 253$ $28 - 31/8$ $29/0 \cos 28/9$ $29/0 \cos 28/9$ $21/2 - 65$ $23/2 - 65$ $21/2 - 65$ 2</td></td<>	ABWF works Primary Sedimentation Tanks, B-3 Operation of the Existing Primary sedimentation Tanks Decommission and Demolition of existing primary sedimentation tanks no. 1 & 2 Predrilling (68nrs, 7rigs, 4days/drillhole/rig) Pre-bored H piles (205nos, 8rigs, 4days/pile/rig) Sheetpile Installation (FSP-II, 3360sq.m) with toe grouting Pile Load Test ELS works (20000cu.m soil with 2 layers wailing / strutting) R.C. Structure works Allow access to Contractor DE/2018/04 for E&M installation and T&C works ABWVF works Flowmeter Chamber no.1 Bioreactors No.2A & 2B, B-4 Operation of 2no. Existing 800mm air mains over bioreactor no.2 Decommission and Demolition of existing bioreactor no.2 Predrilling (76nrs, 7rigs, 4days/drillhole/rig) Pre-bored H piles (157nos, 6rigs, 5days/pile/rig) Sheetpile Installation (FSP-II, 3000sq.m, 50sqm/rig/day) with toe grouting Pile Load Test ELS works (18100cu.m soil with 4 layers wailing / strutting) R. C. Structure works Allow access to Contractor DE/2018/04 for E&M installation and T&C works Flowmeter no.1-3 Plug Vakve Chamber no.1-1.3 Plug Vakve Chamber no.1-2 ABWF works	90 days 9115 days 615 days 45 days 38 days 102 days 85 days 26 days 26 days 92 days 0 days 150 days 60 days 44 days 131 days 60 days 26 days 26 days 140 days 130 days 26 days 140 days 180 days 0 days 180 days 140 days 14	Fri 5/8/22 Mon 18/11/19 Mon 18/11/19 Mon 13/12/21 Thu 10/2/22 Sat 26/3/22 Wed 25/5/22 Tue 2/8/22 Sat 29/10/22 Sat 29/10/22 Sat 29/10/22 Tue 21/2/23 Tue 21/2/23 Tue 21/2/23 Tue 21/2/23 Mon 18/11/19 Mon 18/11/19 Wed 3/2/21 Wed 21/4/21 Tue 15/6/21 Wed 8/9/21 Fri 19/11/21 Mon 20/12/21 Sat 31/12/22 Sat 31/12/22 Sat 31/12/22 Tue 3/1/23 Mon 6/1/20 Wed 22/1/20 Thu 12/3/20 Thu 12/3/20 Thu 12/3/20 Thu 14/1/21 Wed 17/2/21 Wed 17/2/21 Wed 17/2/21	Mon 21/11/22 174,110,78 Wed 23/8/23 8 Sat 11/12/21 2 Wed 9/2/22 67,88,90,178 Fri 25/3/22 179,69,225 Mon 1/8/22 180,70,226 Fri 2/9/22 181SS+45 da Wed 31/8/22 181 Fri 28/10/22 181,72,183,1 Mon 20/2/23 185 Wed 23/8/23 185,110,78 Sat 65/23 185 Sat 12/8/23 9 Tue 20/4/21 67,88,90,190 Sat 12/6/21 191,69 Thu 18/11/21 192,70,209 Fri 27/5/22 193,194,72,1 Sat 12/8/23 197 Sat 12/8/23 197	55FF 179 180 181 182S5+45 days,184,183 ys 184 184 184 185 186,187,44FF,188 44FF 55FF 55FF 191 192 193 194SS+72 days,196,195 ys 196 195 197 196 198,202,45FF,199,200,20 45FF 55FF 55FF 205 205 206 207 208 209 211,210,193 213 214	293 days 0 days 0 days 0 days 0 days 0 days 0 days 2 days 2 days 0 days 2 days 0 da	Normal Working Hours_20190924 Normal Working Hourstabwf None Normal Working Hourstabwf None Normal Working Hourstabwf None Normal Working Hourstabwf None Normal Working Hourstabwf	$56 - 21/1$ 238 $19/1 - 21/1$ $13/12 \cos 9/2$ $19/2 \cos 253$ $28 - 31/8$ $29/0 \cos 28/9$ $29/0 \cos 28/9$ $21/2 - 65$ $23/2 - 65$ $21/2 - 65$ 2
SW1 KD1D KD1D SW1	ABWF works Primary Sedimentation Tanks, B-3 Operation of the Existing Primary sedimentation Tanks Decommission and Demolition of existing primary sedimentation tanks no. 1 & 2 Predrilling (68nrs, 7rigs, 4days/drillhole/rig) Pre-bored H piles (205nos, 8rigs, 4days/pile/rig) Sheetpile Installation (FSP-II, 3360sq.m) with toe grouting Pile Load Test ELS works (20000cu.m soil with 2 layers wailing / strutting) R.C. Structure works Allow access to Contractor DE/2018/04 for E&M installation and T&C works ABWF works Flowmeter Chamber no.1 Bioreactors No.2A & 2B, B-4 Operation of 2no. Existing 800mm air mains over bioreactor no.2 Decommission and Demolition of existing bioreactor no.2 Predrilling (76nrs, 7rigs, 4days/drillhole/rig) Pre-bored H piles (157nos, 6rigs, 5days/pile/rig) Sheetpile Installation (FSP-II, 3000sq.m, 50sqm/rig/day) with toe grouting Pile Load Test ELS works (18100cu.m soil with 4 layers wailing / strutting) R.C. Structure works Allow access to Contractor DE/2018/04 for E&M installation and T&C works Allow access to Contractor DE/2018/04 for E&M installation and T&C works Flowmeter no. 2-4 Gate Valve Chamber no.1-3 Pug Vakve Chamber no.1-3 Pug Vakve Chamber no.1-2 ABWF works Membrane Facilities Building, B-5 Decommission and Demolition of existing	90 days 9115 days 615 days 45 days 38 days 102 days 85 days 26 days 92 days 92 days 0 days 150 days 60 days 1106 days 360 days 60 days 26 days 131 days 60 days 26 days 132 days 130 days 130 days 26 days 140 days 180 days 140 days 23 days 42 days 140 days 26 days 140 days 140 days 26 days 140 days 26 days 140 days 140 days 169 days 45 days 45 days 140 da	Fri 5/8/22 Mon 18/11/19 Mon 18/11/19 Mon 13/12/21 Thu 10/2/22 Sat 26/3/22 Wed 25/5/22 Tue 2/8/22 Sat 39/10/22 Sat 29/10/22 Mon 20/2/23 Tue 21/2/23 Tue 21/2/23 Tue 21/2/23 Mon 18/11/19 Wed 3/2/21 Wed 21/4/21 Tue 15/6/21 Wed 8/9/21 Fri 19/11/21 Mon 20/12/21 Sat 28/5/22 Sat 31/12/22 Tue 3/1/23 Tue 3/1/23 Mon 6/1/20 Mon 6/1/20 Wed 22/1/20 Thu 12/3/20 Thu 12/3/20 Thu 12/3/20 Thu 12/3/20 Thu 14/121 Wed 17/2/21 Wed 17/2/21 Wed 14/4/21 Fri 30/4/21	Mon 21/11/22 174,110,78 Wed 23/8/23 8 Sat 11/12/21 2 Wed 9/2/22 67,88,90,178 Fri 25/3/22 179,69,225 Mon 1/8/22 180,70,226 Fri 2/9/22 181SS+45 da Wed 31/8/22 181 Fri 28/10/22 181,72,183,1 Mon 20/2/23 185 Wed 23/8/23 185,110,78 Sat 12/8/23 185 Sat 12/8/23 9 Tue 20/4/21 67,88,90,190 Sat 12/6/21 191,69 Thu 22/2/21 2 Tue 20/4/21 67,88,90,190 Sat 12/6/21 191,69 Thu 18/11/21 193,58+72 da Sat 18/12/21 193 Fri 27/5/22 193,194,72,1 Sat 31/12/22 197 Sat 12/8/23 197	55FF 179 180 181 182SS+45 days,184,183 184 184 184 185 186,187,44FF,188 44FF 55FF 191 192 193 194SS+72 days,196,195 ys 196 196 196 196 197 198,202,45FF,199,200,20 45FF 55FF 55FF 55FF 55FF 55FF 55FF 55FF 55FF 55FF 205 206 207 208 209 211,210,193 213 212 214 215 216	293 days 0 days 0 days 0 days 0 days 0 days 0 days 2 days 0 days 2 days 0 da	Normal Working Hours_20190924 Normal Working Hourstabwf None Normal Working Hourstabwf None Normal Working Hourstabwf None Normal Working Hourstabwf None None Normal Working Hourstabwf Normal Working H	
SW1 KD1D KD1D SW1 SW1 KD1E KD1E SW1	ABWF works Primary Sedimentation Tanks, B-3 Operation of the Existing Primary sedimentation Tanks Decommission and Demolition of existing primary sedimentation tanks no. 1 & 2 Predrilling (68nrs, 7rigs, 4days/drillhole/rig) Pre-bored H piles (205nos, 8rigs, 4days/pile/rig) Sheetpile Installation (FSP-II, 3360sq.m) with toe grouting Pile Load Test ELS works (20000cu.m soil with 2 layers wailing / strutting) R.C. Structure works Allow access to Contractor DE/2018/04 for E&M installation and T&C works ABWVF works Flowmeter Chamber no.1 Bioreactors No.2A & 2B, B-4 Operation of 2no. Existing 800mm air mains over bioreactor no.2 Decommission and Demolition of existing bioreactor no.2 Predrilling (76nrs, 7rigs, 4days/drillhole/rig) Pre-bored H piles (157nos, 6rigs, 5days/pile/rig) Sheetpile Installation (FSP-II, 3000sq.m, 50sqm/rig/day) with toe grouting Pile Load Test ELS works (18100cu.m soil with 4 layers wailing / strutting) R. C. Structure works Allow access to Contractor DE/2018/04 for E&M installation and T&C works Flowmeter no.1-3 Plug Vakve Chamber no.1-1.3 Plug Vakve Chamber no.1-2 ABWF works	90 days 9115 days 615 days 45 days 38 days 102 days 85 days 26 days 45 days 92 days 0 days 100 days 100 days 60 days 60 days 44 days 131 days 60 days 26 days 131 days 60 days 14 days 180 days 180 days 180 days 180 days 180 days 180 days 180 days 180 days 180 days 14 days 14 days 10 days 14 days 10 days 14 days 10 days 10 days 14 days 10 days 10 days 14 days 10 days 10 days 11 days 14 days 10 days 12 days 14 days 14 days 10 days 10 days 14 da	Fri 5/8/22 Mon 18/11/19 Mon 18/11/19 Mon 13/12/21 Thu 10/2/22 Sat 26/3/22 Wed 25/5/22 Tue 2/8/22 Sat 33/9/22 Sat 39/10/22 Mon 20/2/23 Tue 21/2/23 Tue 21/2/23 Tue 21/2/23 Tue 21/2/23 Wed 32/21 Wed 32/21 Wed 32/21 Wed 32/21 Wed 32/21 Fri 19/11/21 Mon 20/12/21 Sat 28/5/22 Sat 31/12/22 Tue 3/1/23 Mon 6/1/20 Wed 22/1/20 Thu 12/3/20 Thu 12/3/20 Thu 12/3/20 Thu 14/1/21 Wed 17/2/21 Wed 17/2/21 Wed 17/2/21 Wed 17/2/21 Wed 14/4/21	Mon 21/11/22 174,110,78 Wed 23/8/23 8 Sat 11/12/21 2 Wed 9/2/22 67,88,90,178 Fri 25/3/22 179,69,225 Mon 1/8/22 180,70,226 Fri 2/9/22 181S5+45 da Wed 31/8/22 181 Fri 28/10/22 181,72,183,1 Mon 20/2/23 185 Wed 23/8/23 185,110,78 Sat 65/23 185 Sat 12/8/23 9 Tue 2/2/21 2 Tue 20/4/21 67,88,90,190 Sat 12/6/21 191,69 Thu 18/11/21 192,70,209 Fri 27/5/22 193,194,72,1 Sat 31/12/22 75,107,108,1 Sat 12/8/23 197 Sat 12/8/	55FF 179 180 181 182SS+45 days,184,183 184 184 185 186,187,44FF,188 44FF 55FF 9 191 192 193 194SS+72 days,196,195 195 196 55FF 55FF 55FF 193 194SS+72 days,196,195 55FF 50F 205 206 207 208 209 211,210,193 213 212 214 215	293 days 0 days 0 days 0 days 0 days 0 days 0 days 2 days 0 days 2 days 0 da	Normal Working Hours_20190924 Normal Working Hourstabwf None Normal Working Hourstabwf None Normal Working Hourstabwf None Normal Working Hourstabwf None Normal Working Hourstabwf	1911 1912 236 1911 1912 1912 1911 1912 236 265 210 202 210 202 202 211 212 206 1911 1911 218 1911 1911 1911 1911 1911 1911 1911 1911 1911 1911 1911 1911 1911 1911 1911 1911 1911 1911 1911 1911 1911 1911 1911 1911 1911 1911 1911 1911 1911 1912 2012 205 31/2 191 1911 1912 2012 11/2 11/2 1911 1911 1912 2012 11/2 11/2 2013 193 128 1914 191 191 191 11/2 193 191 11/2 193

		iffluent Polishing Plant - Main Works Stage 1 Sewage Treatment Facilities						rogramme	
ID		Task Name	Duration	Start	Finish Predecessors	Successors	Total Slack	Task Calendar trade	Qtr 2 Qtr 3 Qtr 4
17	1	Excavate to level -7.3mPD and install S5 wailing / strutting (4540cu.m soil,	30 days	Wed 14/7/21	Tue 17/8/21 216	218	0 days	Normal Working ex	
18	3	160cu.m/day) Excavate to final formation level -9.0mPD and install S5 wailing / strutting	20 days	Wed 18/8/21	Thu 9/9/21 217	219	0 days	Hours_20190924 Normal Working ex	
219	KD1F	(2860cu.m soil, 160cu.m/day) R.C. Structure works (from B2 - Level 1)	112 days	Fri 10/9/21	Tue 25/1/22 76,107,108,230	46FF.220.221	0 days	Hours_20190924 Normal Working Hoursrc	_
20		Allow access to Contractor DE/2018/04 for E&M installation and T&C works	0 days	Tue 25/1/22	Tue 25/1/22 219	46FF	0 days	Normal Working Hours	
21		R.C. Structure works (from Level 1 to Roof)	120 days	Wed 26/1/22	Sat 25/6/22 219	223,47FF,222	0 days	Normal Working Hoursrc	
22		Allow access to Contractor DE/2018/04 for E&M installation and T&C works ABWF works	0 days 210 days	Sat 25/6/22 Mon 27/6/22	Sat 25/6/22 221 Thu 9/3/23 221,110,78,97	47FF 55FF	0 days 206 days	Normal Working Hours Normal Working Hoursabwf	_
24		SAS Pumping Station, B-6	455 days	Wed 20/5/20	Thu 25/11/21 11	5511	0 days	Normal Working Hou	
225		Predrilling (4nrs, 1rig, 4days/drillhole/rig)	16 days	Wed 20/5/20	Sat 6/6/20 69	226,180	0 days	Normal Working Hourspd	
226 227		Pre-bored H piles (12nos, 1rigs, 5days/pile/rig)	60 days	Mon 8/6/20	Tue 18/8/20 225,70	227,181,228	0 days	Normal Working Hourshp	
28		Sheetpile Installation (FSP-II, 690sq.m, 50sqm/day) with toe grouting Pile Load Test	28 days 26 days	Wed 19/8/20 Wed 19/8/20	Sat 19/9/20 226 Thu 17/9/20 226	229 229	0 days 2 days	Normal Working Hoursp Normal Working Hourst	
29		ELS works (1300cu.m soil with 2 layers wailing / strutting)	75 days	Mon 21/9/20	Sat 19/12/20 227,72,228	230	0 days	Normal Working Hoursex	
230		R.C. Structure works	186 days	Mon 21/12/20	Mon 9/8/21 77,107,108,229		0 days	Normal Working Hoursrc	
31 32		Allow access to Contractor DE/2018/03 for E&M installation and T&C works ABWF works	0 days 90 days	Mon 9/8/21 Tue 10/8/21	Mon 9/8/21 230 Thu 25/11/21 230,110,78	48FF 55FF	0 days 585 days	Normal Working Hours Normal Working Hoursabwf	_
33		Ancillary Structures, B-7	503 days	Mon 7/9/20	Sat 21/5/22 12	5511	5 days	Normal Working Hou	
34	ł	Demolition of Existing Faciliates and Structures (leachate pump pit & pumping	120 days	Mon 7/9/20	Sat 30/1/21 67,88,90	235,241,248,254,260,266	,25 days	Normal Working dem	
35	5	station) Chemical System No.1	168 days	Mon 1/2/21	Thu 26/8/21 234		5 days	Hours_20190924 Normal Working Hou	_
3e		Excavation for Raft Footing (20cu.m)	10 days	Mon 1/2/21	Thu 11/2/21	237	5 days	Normal Working Hoursex	
37		Plate load test	14 days	Tue 16/2/21	Wed 3/3/21 236	238,242	5 days	Normal Working Hours	
	KD1J	R.C. structure works	45 days	Mon 15/3/21	Mon 10/5/21 237	239,50FF,244,240	0 days	Normal Working Hours	
39	KD1J	Allow access to Contractor DE/2018/04 for E&M installation and T&C works	0 days	Mon 10/5/21	Mon 10/5/21 238	50FF	215 days	Normal Working Hours_20190924	
_	SW1	ABWF works + BS works	90 days	Tue 11/5/21	Thu 26/8/21 110,78,238	55FF	660 days	Normal Working Hoursabwf	
41		Chemical System No.2	189 days	Thu 4/3/21	Thu 21/10/21 234		5 days	Normal Working Hou	
42 43		Excavation for Raft Footing (100cu.m) Plate load test	15 days 14 days	Thu 4/3/21 Mon 22/3/21	Sat 20/3/21 237 Fri 9/4/21 242	243 244,249	5 days 5 days	Normal Working Hoursex	_
	KD1J	R.C. structure works	45 days	Tue 11/5/21	Mon 5/7/21 243,238	245,251,50FF,246,247	0 days	Normal Working Hours	
45	KD1J	Allow access to Contractor DE/2018/04 for E&M installation and T&C works	0 days	Mon 5/7/21	Mon 5/7/21 244	50FF	170 days	Normal Working	
.46	5 SW1	ABWF works + BS works	90 days	Tue 6/7/21	Thu 21/10/21 110,78,244	55FF	615 days	Hours_20190924 Normal Working Hoursabwf	_
47		Demolition of existing chemical room	60 days	Tue 6/7/21	Mon 13/9/21 244	55FF	645 days	Normal Working Hours	_
48		Fire Services Sprinkler Pumping Room	220 days	Sat 10/4/21	Mon 3/1/22 234		5 days	Normal Working Hou	
19		Excavation for Raft Footing (800cu.m)	45 days	Sat 10/4/21	Thu 3/6/21 243	250	5 days	Normal Working Hoursex	
	, KD1J	Plate load test R.C. structure works	14 days 60 days	Fri 4/6/21 Tue 6/7/21	Mon 21/6/21 249 Mon 13/9/21 250,244	251,255 253,257,252,50FF	5 days 0 days	Normal Working Hours	_
	KD1J	Allow access to Contractor DE/2018/04 for E&M installation and T&C works	0 days	Mon 13/9/21	Mon 13/9/21 251	50FF	110 days	Normal Working Hours_20190924	
	SW1	ABWF works + BS works	90 days	Tue 14/9/21	Mon 3/1/22 110,78,251	55FF	555 days	Normal Working Hoursabwf	
54		Temporary Chemical Dosing System Excavation for Raft Footing (300cu.m)	191 days 30 days	Tue 22/6/21 Tue 22/6/21	Thu 10/2/22 234 Tue 27/7/21 250	256	5 days 5 days	Normal Working Hou Normal Working Hoursex	
56		Plate load test	14 days	Wed 28/7/21	Thu 12/8/21 255	257,261	5 days	Normal Working Hours	_
57		R.C. structure works	30 days	Tue 14/9/21	Thu 21/10/21 256,251	258,50FF,263,259	0 days	Normal Working Hoursrc	
58	KD1J	Allow access to Contractor DE/2018/04 for E&M installation and T&C works	0 days	Thu 21/10/21	Thu 21/10/21 257	50FF	80 days	Normal Working Hours 20190924	
59	SW1	ABWF works + BS works	90 days	Fri 22/10/21	Thu 10/2/22 110,78,257	55FF	525 days	Normal Working Hoursabwf	
60		Fire Hydrant and Booster Pump Room	177 days	Fri 13/8/21	Thu 17/3/22 234		5 days	Normal Working Hou	
		Excavation for Raft Footing (200cu.m)	30 days	Fri 13/8/21	Thu 16/9/21 256	262	5 days	Normal Working Hoursex	
	KD1J	Plate load test R.C. structure works	14 days 30 days	Fri 17/9/21 Fri 22/10/21	Tue 5/10/21 261 Thu 25/11/21 262,257	263,267 264,265,50FF,269	5 days 0 days	Normal Working Hours	
	KD1J	Allow access to Contractor DE/2018/04 for E&M installation and T&C works	0 days	Thu 25/11/21	Thu 25/11/21 263	50FF	50 days	Normal Working Hours	_
_	5 SW1	ABWF works + BS works	90 days	Fri 26/11/21	Thu 17/3/22 263,110,78	55FF	495 days	Normal Working Hoursabwf	
6	5	Emergency Generator House	163 days	Wed 6/10/21	Tue 26/4/22 234	000	5 days	Normal Working Hou	
	3	Excavation for Raft Footing (100cu.m) Plate load test	20 days 14 days	Wed 6/10/21 Sat 30/10/21	Fri 29/10/21 262 Mon 15/11/21 267	268 269,273	5 days 5 days	Normal Working Hoursex	_
	, KD1J	R.C. structure works	30 days	Fri 26/11/21	Mon 3/1/22 268,263	270,50FF,271,275	0 days	Normal Working Hours	_
() KD1J	Allow access to Contractor DE/2018/04 for E&M installation and T&C works	0 days	Mon 3/1/22	Mon 3/1/22 269	50FF	20 days	Normal Working	
71	SW1	ABWF works + BS works	90 days	Tue 4/1/22	Tue 26/4/22 110,78,269	55FF	465 days	Hours_20190924 Normal Working Hoursabwf	_
12	-	Deodorization System No.1 and No.3A	149 days	Tue 16/11/21	Sat 21/5/22 234		5 days	Normal Working Hou	
13	3	Excavation for Raft Footing (400cu.m)	20 days	Tue 16/11/21	Wed 8/12/21 268	274	5 days	Normal Working Hoursex	
2		Plate load test	14 days	Thu 9/12/21	Fri 24/12/21 273	275	5 days	Normal Working Hours	
	5 KD1J 5 KD1J	R.C. structure works Allow access to Contractor DE/2018/04 for E&M installation and T&C works	20 days <mark>0 days</mark>	Tue 4/1/22 Wed 26/1/22	Wed 26/1/22 274,269 Wed 26/1/22 275	276,277,50FF 50FF	0 days 0 days	Normal Working Hoursrc Normal Working Hours_20190924	
5	SW1	ABWF works + BS works	90 days	Thu 27/1/22	Sat 21/5/22 275	55FF	445 days	Normal Working Hours	_
8		Additional and Alternation Works for Existing Facilities (B-7A, B-8, B-8A)	662 days	Wed 29/1/20	Fri 22/4/22		0 days	Normal Working Hou	2
	KD2B	B-8A Alternation works for existing Air Blower House No.2 (Pipeline CHTA, approx. 133m DN800 D.I.) D7 A Alternative works for existing Paymer House	180 days	Wed 29/1/20	Thu 3/9/20 15,79,105,106		0 days	Normal Working uu Hours_20190924	
30	KD1I SW3	B7-A Alternation works for exisiting Power House Alternation works for existing Membrane Facilities Building No.1	122 days 360 days	Fri 4/9/20 Mon 1/2/21	Sat 30/1/21 13,67,88,90,279 Fri 22/4/22 14,280	57FF	0 days 573 days	Normal Working Hoursdem	-
	2	External Underground Service, Utilities, Road/Drain	1091 days	Mon 24/2/20	Sat 28/10/23 16		0 days	Normal Working Hou	
	KD2A	Process Pipes CHR and CHS (approx. 100m twin DN900 D.I.)	325 days	Mon 24/2/20	Sat 27/3/21 105,106,79FS+		£0 days	Normal Working Hoursuu	
	SW2	Process Pipes, exclude CHR and CHS	550 days	Mon 29/6/20	Fri 6/5/22 283SS+101 day		0 days	Normal Working Hoursuu	_
	SW2 SW2	Drainage Sewerage	550 days 550 days	Mon 29/6/20 Mon 29/6/20	Fri 6/5/22 283SS+101 day Fri 6/5/22 283SS+101 day	•	0 days 0 days	Normal Working Hoursuu Normal Working Hoursuu	_
87		Waterworks	550 days	Mon 29/6/20	Fri 6/5/22 283SS+101 day		0 days 0 days	Normal Working Hoursuu	-
8	SW2	Cable Ducts	550 days	Mon 29/6/20	Fri 6/5/22 283SS+101 day	289FS-100 days,56FF	0 days	Normal Working Hoursuu	
	KD3A	Roadworks	540 days	Fri 31/12/21	Sat 28/10/23 285FS-100 day	53FF	0 days	Normal Working Hours	
1	SW3	Landscaping Works Irrigation System	854 days 120 days	Wed 11/5/22 Wed 11/5/22	Thu 27/3/25 16 Fri 30/9/22 287FS+2 days,	292 57FF	0 days 0 days	Normal Working Hou Normal Working Hoursuu	_
	2 SW3	Hard Landscaping Works	220 days	Mon 3/10/22	Mon 3/7/23 291,80	293,57FF	0 days 0 days	Normal Working Hoursland	-
)]	SW3	Soft Landscaping Works	220 days	Tue 4/7/23	Tue 26/3/24 292,80	294,57FF	0 days	Normal Working Hoursland	
92	DLP	Establishment Works (365 days)	294 days	Wed 27/3/24	Thu 27/3/25 293,80	59FF	0 days	Normal Working Hours	



Critical Task

Milestone

	2023			2024				2025		
Qtr 2 Qtr 3	Qtr 4 Qtr 1	Qtr 2 Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3
1										
25/6 25/6 🔶										
27/6	9	9/3								
21/5										
-										
0/2										
0/2										
17/3										
17/3										
26/4										
26/4										
21/5										
1										
21/5 22/4										
22/4										
			28/	/10						
6/5 6/5										
6/5 6/5										
6/5				10						
1/5			28/1	10					27/3	
3/10	30/9									
		4/7			26/3				27/3	

ks Stage 1 Sidestream Treatment Facilities & E&M Works for Sluce pletion Date tract Date (LOA) ting Date ble Contract Period npletion Date for the whole of the Works ion C-1A (within 480 to 550 days from starting date) ined Access Date for Portion C-1A ion C-2A (within 705 to 765 days from starting date) ined Access Date for Portion C-2A ion C-2B (within 705 to 855days from starting date) ined Access Date for Portion C-2B ion C-2C (within 715 to 805 days from starting date) ined Access Date for Portion C-2B ion C-2C (within 715 to 805 days from starting date) ined Access Date for Portion C2-C ion C-2D (within 615 to 705 days from starting date) ined Access Date for Portion C-3 ion B-1 (within 1285 to 345 days from starting date) ined Access Date for Portion B-1 ion B-2 (within 615 to 705 days from starting date) ined Access Date for Portion B-1		11-Oct-19 23-Oct-19 23-Oct-19 23-Oct-19 25-Apr-21 23-Oct-19 25-Dec-21 23-Oct-19 23-Feb-22 23-Oct-19 04-Jan-22 23-Oct-19 24-May-22 23-Oct-19	03-Apr-24 03-Apr-24 24-Apr-21 25-Apr-21 25-Dec-21 25-Dec-21 23-Feb-22 23-Feb-22 04-Jan-22	23-Oct-19 25-Apr-21 27-Oct-19 29-Dec-21 23-Oct-19 23-Feb-22 01-Nov-19 13-Jan-22 23-Oct-19	25-Apr-21 29-Dec-21 23-Feb-22 23-Feb-22 13-Jan-22 13-Jan-22		3 <mark>-2 -1</mark>	 1 2 3 ▲ <	45		9 1 1	1 13 1	1 16		022	2 2 25		28 2 3	33
pletion Date tract Date (LOA) ting Date ble Contract Period npletion Date for the whole of the Works ion C-1A (within 480 to 550 days from starting date) ined Access Date for Portion C-1A ion C-2A (within 705 to 765 days from starting date) ined Access Date for Portion C-1A ion C-2A (within 705 to 765 days from starting date) ined Access Date for Portion C-2A ion C-2B (within 765 to 855days from starting date) ined Access Date for Portion C-2B ion C-2C (within 715 to 805 days from starting date) ined Access Date for Portion C2-C ion C-2D (within 825 to 945 days from starting date) ined Access Date for Portion C2-C ion C-3 (within 615 to 705 days from starting date) ined Access Date for Portion C-2D ion C-3 (within 615 to 705 days from starting date) ined Access Date for Portion C-3 ion B-1 (within 285 to 345 days from starting date) ined Access Date for Portion C-3 ion B-1 (within 285 to 345 days from starting date) ined Access Date for Portion C-3 ion B-1 (within 615 to 705 days from starting date) ined Access Date for Portion B-1 ion B-2 (within 615 to 705 days from starting dat	0 0 1625 0 550 1 795 1 805 1 805 1 805 1 805 1 945 1 705 1	11-Oct-19 23-Oct-19 23-Oct-19 23-Oct-19 25-Apr-21 23-Oct-19 25-Dec-21 23-Oct-19 23-Feb-22 23-Oct-19 04-Jan-22 23-Oct-19 24-May-22 23-Oct-19	03-Apr-24 03-Apr-24 24-Apr-21 25-Apr-21 25-Dec-21 25-Dec-21 23-Feb-22 23-Feb-22 04-Jan-22 04-Jan-22 24-May-22	23-Oct-19 23-Oct-19 25-Apr-21 27-Oct-19 29-Dec-21 23-Oct-19 23-Feb-22 01-Nov-19 13-Jan-22 23-Oct-19	03-Apr-24 24-Apr-21 25-Apr-21 29-Dec-21 23-Feb-22 23-Feb-22 13-Jan-22 13-Jan-22	0 0 0 0 4 4 4 4 0 0 9 9													
tract Date (LOA) ting Date ble Contract Period npletion Date for the whole of the Works ion C-1A (within 480 to 550 days from starting date) ned Access Date for Portion C-1A ion C-2A (within 705 to 765 days from starting date) ned Access Date for Portion C-2A ion C-2B (within 765 to 855days from starting date) ned Access Date for Portion C-2B ion C-2C (within 715 to 805 days from starting date) ned Access Date for Portion C2-C ion C-2D (within 825 to 945 days from starting date) ned Access Date for Portion C2-C ion C-3 (within 615 to 705 days from starting date) ned Access Date for Portion C-2D ion C-3 (within 615 to 705 days from starting date) ned Access Date for Portion C-3 ion B-1 (within 285 to 345 days from starting date) ned Access Date for Portion C-3 ion B-1 (within 615 to 705 days from starting date) ned Access Date for Portion B-1 ion B-2 (within 615 to 705 days from starting date)	0 1625 0 550 1 795 1 8855 1 8855 1 8805 1 945 1 705 1	23-Oct-19 23-Oct-19 25-Apr-21 23-Oct-19 25-Dec-21 23-Oct-19 23-Feb-22 23-Oct-19 04-Jan-22 23-Oct-19 24-May-22 23-Oct-19	03-Apr-24 24-Apr-21 25-Apr-21 25-Dec-21 23-Feb-22 23-Feb-22 04-Jan-22 04-Jan-22 24-May-22	23-Oct-19 23-Oct-19 25-Apr-21 27-Oct-19 29-Dec-21 23-Oct-19 23-Feb-22 01-Nov-19 13-Jan-22 23-Oct-19	03-Apr-24 24-Apr-21 25-Apr-21 29-Dec-21 23-Feb-22 23-Feb-22 13-Jan-22 13-Jan-22	0 0 0 0 4 4 4 4 0 0 9 9													
tract Date (LOA) ting Date ble Contract Period npletion Date for the whole of the Works ion C-1A (within 480 to 550 days from starting date) ned Access Date for Portion C-1A ion C-2A (within 705 to 765 days from starting date) ned Access Date for Portion C-2A ion C-2B (within 765 to 855days from starting date) ned Access Date for Portion C-2B ion C-2C (within 715 to 805 days from starting date) ned Access Date for Portion C2-C ion C-2D (within 825 to 945 days from starting date) ned Access Date for Portion C2-C ion C-3 (within 615 to 705 days from starting date) ned Access Date for Portion C-2D ion C-3 (within 615 to 705 days from starting date) ned Access Date for Portion C-3 ion B-1 (within 285 to 345 days from starting date) ned Access Date for Portion C-3 ion B-1 (within 615 to 705 days from starting date) ned Access Date for Portion B-1 ion B-2 (within 615 to 705 days from starting date)	0 1625 0 550 1 795 1 8855 1 8855 1 8805 1 945 1 705 1	23-Oct-19 23-Oct-19 25-Apr-21 23-Oct-19 25-Dec-21 23-Oct-19 23-Feb-22 23-Oct-19 04-Jan-22 23-Oct-19 24-May-22 23-Oct-19	03-Apr-24 24-Apr-21 25-Apr-21 25-Dec-21 23-Feb-22 23-Feb-22 04-Jan-22 04-Jan-22 24-May-22	23-Oct-19 23-Oct-19 25-Apr-21 27-Oct-19 29-Dec-21 23-Oct-19 23-Feb-22 01-Nov-19 13-Jan-22 23-Oct-19	03-Apr-24 24-Apr-21 25-Apr-21 29-Dec-21 23-Feb-22 23-Feb-22 13-Jan-22 13-Jan-22	0 0 0 0 4 4 4 4 0 0 9 9													
ting Date be Contract Period pletion Date for the whole of the Works ion C-1A (within 480 to 550 days from starting date) ined Access Date for Portion C-1A ion C-2A (within 705 to 765 days from starting date) ined Access Date for Portion C-2A ion C-2B (within 765 to 855days from starting date) ined Access Date for Portion C-2B ion C-2C (within 715 to 805 days from starting date) ined Access Date for Portion C2-C ion C-2D (within 825 to 945 days from starting date) ined Access Date for Portion C-2D ion C-3 (within 615 to 705 days from starting date) ined Access Date for Portion C-2D ion C-3 (within 615 to 705 days from starting date) ined Access Date for Portion C-3 ion B-1 (within 285 to 345 days from starting date) ined Access Date for Portion C-3 ion B-1 (within 615 to 705 days from starting date) ined Access Date for Portion B-1 ion B-2 (within 615 to 705 days from starting date)	0 1625 0 550 1 795 1 8855 1 8855 1 8805 1 945 1 705 1	23-Oct-19 23-Oct-19 25-Apr-21 23-Oct-19 25-Dec-21 23-Oct-19 23-Feb-22 23-Oct-19 04-Jan-22 23-Oct-19 24-May-22 23-Oct-19	03-Apr-24 24-Apr-21 25-Apr-21 25-Dec-21 23-Feb-22 23-Feb-22 04-Jan-22 04-Jan-22 24-May-22	23-Oct-19 23-Oct-19 25-Apr-21 27-Oct-19 29-Dec-21 23-Oct-19 23-Feb-22 01-Nov-19 13-Jan-22 23-Oct-19	03-Apr-24 24-Apr-21 25-Apr-21 29-Dec-21 23-Feb-22 23-Feb-22 13-Jan-22 13-Jan-22	0 0 0 0 4 4 4 4 0 0 9 9													
ble Contract Period apletion Date for the whole of the Works ion C-1A (within 480 to 550 days from starting date) ined Access Date for Portion C-1A ion C-2A (within 705 to 765 days from starting date) ined Access Date for Portion C-2A ion C-2B (within 765 to 855days from starting date) ined Access Date for Portion C-2B ion C-2C (within 715 to 805 days from starting date) ined Access Date for Portion C2-C ion C-2D (within 825 to 945 days from starting date) ined Access Date for Portion C-2D ion C-3 (within 615 to 705 days from starting date) ined Access Date for Portion C-3 ion B-1 (within 285 to 345 days from starting date) ined Access Date for Portion C-3 ion B-1 (within 615 to 705 days from starting date) ined Access Date for Portion B-1 ion B-2 (within 615 to 705 days from starting date)	1625 0 5500 1 7955 1 8855 1 8855 1 8805 1 945 1 7055 1	23-Oct-19 25-Apr-21 23-Oct-19 25-Dec-21 23-Oct-19 23-Feb-22 23-Oct-19 04-Jan-22 23-Oct-19 24-May-22 23-Oct-19	03-Apr-24 24-Apr-21 25-Apr-21 25-Dec-21 23-Feb-22 23-Feb-22 04-Jan-22 04-Jan-22 24-May-22	23-Oct-19 23-Oct-19 25-Apr-21 27-Oct-19 29-Dec-21 23-Oct-19 23-Feb-22 01-Nov-19 13-Jan-22 23-Oct-19	03-Apr-24 24-Apr-21 25-Apr-21 29-Dec-21 23-Feb-22 23-Feb-22 13-Jan-22 13-Jan-22	0 0 0 0 4 4 4 4 0 0 9 9													
Indextor and the second starting date) in the second starting date in the second startin	0 550 1 795 1 855 1 805 1 945 1 705 1	23-Oct-19 25-Apr-21 23-Oct-19 25-Dec-21 23-Oct-19 23-Feb-22 23-Oct-19 04-Jan-22 23-Oct-19 24-May-22 23-Oct-19	03-Apr-24 24-Apr-21 25-Apr-21 25-Dec-21 23-Feb-22 23-Feb-22 04-Jan-22 04-Jan-22 24-May-22	23-Oct-19 25-Apr-21 27-Oct-19 29-Dec-21 23-Oct-19 23-Feb-22 01-Nov-19 13-Jan-22 23-Oct-19	03-Apr-24 24-Apr-21 25-Apr-21 29-Dec-21 23-Feb-22 23-Feb-22 13-Jan-22 13-Jan-22	4 4 0 0 9 9											I		
ion C-1A (within 480 to 550 days from starting date) ined Access Date for Portion C-1A ion C-2A (within 705 to 765 days from starting date) ined Access Date for Portion C-2A ion C-2B (within 765 to 855days from starting date) ined Access Date for Portion C-2B ion C-2C (within 715 to 805 days from starting date) ined Access Date for Portion C2-C ion C-2D (within 825 to 945 days from starting date) ined Access Date for Portion C-2D ion C-3 (within 615 to 705 days from starting date) ined Access Date for Portion C-3 ion B-1 (within 285 to 345 days from starting date) ined Access Date for Portion C-3 ion B-1 (within 1615 to 705 days from starting date) ined Access Date for Portion B-1 ion B-2 (within 615 to 705 days from starting date)	1 795 1 855 1 805 1 945 1 705 1	25-Apr-21 23-Oct-19 25-Dec-21 23-Oct-19 23-Feb-22 23-Oct-19 04-Jan-22 23-Oct-19 24-May-22 23-Oct-19	24-Apr-21 25-Apr-21 25-Dec-21 25-Dec-21 23-Feb-22 23-Feb-22 04-Jan-22 04-Jan-22 24-May-22	25-Apr-21 27-Oct-19 29-Dec-21 23-Oct-19 23-Feb-22 01-Nov-19 13-Jan-22 23-Oct-19	24-Apr-21 25-Apr-21 29-Dec-21 23-Feb-22 23-Feb-22 13-Jan-22 13-Jan-22	4 4 0 0 9 9													
ined Access Date for Portion C-1A ion C-2A (within 705 to 765 days from starting date) ined Access Date for Portion C-2A ion C-2B (within 765 to 855days from starting date) ined Access Date for Portion C-2B ion C-2C (within 715 to 805 days from starting date) ined Access Date for Portion C2-C ion C-2D (within 825 to 945 days from starting date) ined Access Date for Portion C-2D ion C-3 (within 615 to 705 days from starting date) ined Access Date for Portion C-3 ion B-1 (within 285 to 345 days from starting date) ined Access Date for Portion C-3 ion B-1 (within 285 to 345 days from starting date) ined Access Date for Portion B-1 ion B-2 (within 615 to 705 days from starting date)	1 795 1 855 1 805 1 945 1 705 1	25-Apr-21 23-Oct-19 25-Dec-21 23-Oct-19 23-Feb-22 23-Oct-19 04-Jan-22 23-Oct-19 24-May-22 23-Oct-19	25-Apr-21 25-Dec-21 25-Dec-21 23-Feb-22 23-Feb-22 04-Jan-22 04-Jan-22 24-May-22	25-Apr-21 27-Oct-19 29-Dec-21 23-Oct-19 23-Feb-22 01-Nov-19 13-Jan-22 23-Oct-19	25-Apr-21 29-Dec-21 23-Feb-22 23-Feb-22 13-Jan-22 13-Jan-22	4 4 0 0 9 9											l		
ined Access Date for Portion C-1A ion C-2A (within 705 to 765 days from starting date) ined Access Date for Portion C-2A ion C-2B (within 765 to 855days from starting date) ined Access Date for Portion C-2B ion C-2C (within 715 to 805 days from starting date) ined Access Date for Portion C2-C ion C-2D (within 825 to 945 days from starting date) ined Access Date for Portion C-2D ion C-3 (within 615 to 705 days from starting date) ined Access Date for Portion C-3 ion B-1 (within 285 to 345 days from starting date) ined Access Date for Portion C-3 ion B-1 (within 285 to 345 days from starting date) ined Access Date for Portion B-1 ion B-2 (within 615 to 705 days from starting date)	1 855 1 805 1 945 1 705 1	23-Oct-19 25-Dec-21 23-Oct-19 23-Feb-22 23-Oct-19 04-Jan-22 23-Oct-19 24-May-22 23-Oct-19	25-Dec-21 25-Dec-21 23-Feb-22 23-Feb-22 04-Jan-22 04-Jan-22 24-May-22	27-Oct-19 29-Dec-21 23-Oct-19 23-Feb-22 01-Nov-19 13-Jan-22 23-Oct-19	29-Dec-21 29-Dec-21 23-Feb-22 23-Feb-22 13-Jan-22 13-Jan-22	4 4 0 0 9 9													
ined Access Date for Portion C-2A ion C-2B (within 765 to 855days from starting date) ined Access Date for Portion C-2B ion C-2C (within 715 to 805 days from starting date) ined Access Date for Portion C2-C ion C-2D (within 825 to 945 days from starting date) ined Access Date for Portion C-2D ion C-3 (within 615 to 705 days from starting date) ined Access Date for Portion C-3 ion B-1 (within 285 to 345 days from starting date) ined Access Date for Portion C-3 ion B-1 (within 285 to 345 days from starting date) ined Access Date for Portion B-1 ion B-2 (within 615 to 705 days from starting date)	1 855 1 805 1 945 1 705 1	25-Dec-21 23-Oct-19 23-Feb-22 23-Oct-19 04-Jan-22 23-Oct-19 24-May-22 23-Oct-19	25-Dec-21 23-Feb-22 23-Feb-22 04-Jan-22 04-Jan-22 24-May-22	29-Dec-21 23-Oct-19 23-Feb-22 01-Nov-19 13-Jan-22 23-Oct-19	29-Dec-21 23-Feb-22 23-Feb-22 13-Jan-22 13-Jan-22	4 0 0 9 9													
ion C-2B (within 765 to 855days from starting date) ined Access Date for Portion C-2B ion C-2C (within 715 to 805 days from starting date) ined Access Date for Portion C2-C ion C-2D (within 825 to 945 days from starting date) ined Access Date for Portion C-2D ion C-3 (within 615 to 705 days from starting date) ined Access Date for Portion C-3 ion B-1 (within 285 to 345 days from starting date) ined Access Date for Portion B-1 ion B-2 (within 615 to 705 days from starting date)	1 805 1 945 1 705 1	23-Oct-19 23-Feb-22 23-Oct-19 04-Jan-22 23-Oct-19 24-May-22 23-Oct-19	23-Feb-22 23-Feb-22 04-Jan-22 04-Jan-22 24-May-22	23-Oct-19 23-Feb-22 01-Nov-19 13-Jan-22 23-Oct-19	23-Feb-22 23-Feb-22 13-Jan-22 13-Jan-22	9													i i
ined Access Date for Portion C-2B ion C-2C (within 715 to 805 days from starting date) ined Access Date for Portion C2-C ion C-2D (within 825 to 945 days from starting date) ined Access Date for Portion C-2D ion C-3 (within 615 to 705 days from starting date) ined Access Date for Portion C-3 ion B-1 (within 285 to 345 days from starting date) ined Access Date for Portion B-1 ion B-2 (within 615 to 705 days from starting date)	1 805 1 945 1 705 1	23-Feb-22 23-Oct-19 04-Jan-22 23-Oct-19 24-May-22 23-Oct-19	23-Feb-22 04-Jan-22 04-Jan-22 24-May-22	23-Feb-22 01-Nov-19 13-Jan-22 23-Oct-19	23-Feb-22 13-Jan-22 13-Jan-22	9													1
ion C-2C (within 715 to 805 days from starting date) ined Access Date for Portion C2-C ion C-2D (within 825 to 945 days from starting date) ined Access Date for Portion C-2D ion C-3 (within 615 to 705 days from starting date) ined Access Date for Portion C-3 ion B-1 (within 285 to 345 days from starting date) ined Access Date for Portion B-1 ion B-2 (within 615 to 705 days from starting date)	1 945 1 705 1	23-Oct-19 04-Jan-22 23-Oct-19 24-May-22 23-Oct-19	04-Jan-22 04-Jan-22 24-May-22	01-Nov-19 13-Jan-22 23-Oct-19	13-Jan-22 13-Jan-22	9													
ined Access Date for Portion C2-C ion C-2D (within 825 to 945 days from starting date) ined Access Date for Portion C-2D ion C-3 (within 615 to 705 days from starting date) ined Access Date for Portion C-3 ion B-1 (within 285 to 345 days from starting date) ined Access Date for Portion B-1 ion B-2 (within 615 to 705 days from starting date)	1 945 1 705 1	04-Jan-22 23-Oct-19 24-May-22 23-Oct-19	04-Jan-22 24-May-22	13-Jan-22 23-Oct-19	13-Jan-22	9												1	
ion C-2D (within 825 to 945 days from starting date) ined Access Date for Portion C-2D ion C-3 (within 615 to 705 days from starting date) ined Access Date for Portion C-3 ion B-1 (within 285 to 345 days from starting date) ined Access Date for Portion B-1 ion B-2 (within 615 to 705 days from starting date)	1 705 1	23-Oct-19 24-May-22 23-Oct-19	24-May-22	23-Oct-19		9													
ined Access Date for Portion C-2D ion C-3 (within 615 to 705 days from starting date) ined Access Date for Portion C-3 ion B-1 (within 285 to 345 days from starting date) ined Access Date for Portion B-1 ion B-2 (within 615 to 705 days from starting date)	1 705 1	24-May-22 23-Oct-19				01													
ion C-3 (within 615 to 705 days from starting date) ined Access Date for Portion C-3 ion B-1 (within 285 to 345 days from starting date) ined Access Date for Portion B-1 ion B-2 (within 615 to 705 days from starting date)	1	23-Oct-19	24-Iviay-22	04 1400		0						11			;;;;				
ined Access Date for Portion C-3 ion B-1 (within 285 to 345 days from starting date) ined Access Date for Portion B-1 ion B-2 (within 615 to 705 days from starting date)	1		06 Con 01			0													1
ion B-1 (within 285 to 345 days from starting date) ined Access Date for Portion B-1 ion B-2 (within 615 to 705 days from starting date)	345	26-Sep-21		23-001-19 26-Sep-21	26-Sep-21 26-Sep-21	0													
ned Access Date for Portion B-1 ion B-2 (within 615 to 705 days from starting date)	0+0	· ·		01-Nov-19	10-Oct-20	9			+++									++	
ion B-2 (within 615 to 705 days from starting date)		01-Oct-20			10-Oct-20	9													
	705			12-Nov-19		20			1 1 1		1 1 1	[]		1 1 1					
	1	26-Sep-21	•		16-Oct-21	20										i i			
ks Area WA1-B (starting date)	1	23-Oct-19		20-Nov-19		28													
ned Access Date for Works Area WA1-B	1	23-Oct-19	23-Oct-19	20-Nov-19	20-Nov-19	28	T T												
ks Area WA3 (starting date)	1	23-Oct-19	23-Oct-19	20-Nov-19	20-Nov-19	28													
ned Access Date for Works Area WA3	1	23-Oct-19	23-Oct-19	20-Nov-19	20-Nov-19	28													
A Submission of Civil Requirement Dwgs, Elec. Schematic Dwgs of UV System No.1 and El	195	23-Oct-19	04-May-20	23-Oct-19	04-May-20	0													
	225	23-Oct-19				0													
	460	23-Oct-19	24-Jan-21	23-Oct-19	24-Jan-21	0			1 1 1		1 1 1	1 1							
						0						_					: : :		-
A - Completion of the BS Fittings Installation at CLP Sub-Station at Workshop No. 2 (245d a	245	27-Sep-21	29-May-22	27-Sep-21	29-May-22	0													
		<u> </u>			<u> </u>														
					07.4 00														
				23-Oct-19		0			1 1 1										
	0		07-Aug-20		07-Aug-20	0													
	2	24 Aug 20	06 Aug 00	04 Aug 00	06 Aug 00	0													
		•	.	24-Aug-20		0							++++						
	0	11	20-Aug-20		20-Aug-20	0													
tract Duration of Soction 2	600	22 Oct 10	13- lun-21	22-Oct-10	13- lun-21	0			1 1 1				1 1 1						
				23-001-19		0													
	0	11	10-001-21		10-0011-21	0													
	7	10- Jun-21	16-Jun-21	26-Jun-21	02-10-21	16	++												
				20-001-21											•				
	Ū	11	TO BUILT		OE OUI ET	10													
tract Duration of Section 3	1625	23-Oct-19	03-Apr-24	23-Oct-19	03-Apr-24	0													
	0			20 001 10		0													
		1	007 pi <u>-</u> i		007 p. 1	Ű	++	} 	· + + + 				+-+-+			·			
,	26	09-Mar-24	03-Apr-24	09-Mar-24	03-Apr-24	0													
	0					0													
		1			•••• p. = .	-													
tract Duration of Section 4	885	23-Oct-19	25-Mar-22	23-Oct-19	25-Mar-22	0			: : :	1 1 1		: :	: : :	: : :	: : :	: :			
	000			20 000 10	25-Mar-22	0		} <mark></mark> }}-	++									•	
	-																		
	10	04-Apr-22	13-Apr-22	04-Apr-22	13-Apr-22	0													
		· · ·		- 1-	· ·	0													•
tract Duration of Section 5	1625	23-Oct-19	03-Apr-24	23-Oct-19	03-Apr-24	0			· · · · · · · · · · · · ·										
					03-Apr-24	0													
					· · · ·														
· · · · · · · · · · · · · · · · · · ·	26	09-Mar-24	03-Apr-24	09-Mar-24	03-Apr-24	0													
	Intel Access Date for Works Area WA1-B rks Area WA3 (starting date) Intel Access Date for Works Area WA3 IA Submission of Civil Requirement Dwgs, Elec. Schematic Dwgs of SD Bdg, SD & DC, CHI 28 Submission of Remaining Civil Requirement Dwgs, Elec. Schematic Dwgs of SD Bdg, SD & DC, CHI 28 Submission of Phase 1 Commissioning of Sidestream Treatment Facilities (1140d after Pr 5A - Completion of Phase 1 Commissioning of Sidestream Treatment Facilities (1140d after Pr 5A - Completion of Section 1 nplefion date - Section 1 (290 days from starting date) Inter and Planned Completion e Risk Allowance for Section 1 Inter Completion for Section 1 Inter Completion of Section 2 mpletion date - Section 2 (600 days from starting date) Inter and Planned Completion e Risk Allowance for Section 2 Inter Completion for Section 2 Inter Completion for Section 2 Inter Completion for Section 3 Inter Completion for Section 4 Intract Duration of Section 5 Inter Completion for Section 4 Intract Duration of Section 5 Intract Duration of Section 5 Inter Completion Infor Section 5 Intract Duration of Section 5 Intract Duration of Section 5 Intract Duration of Section 5 Inter DE 1403 (RI)WIRS	rks Area WA3 (starting date) 1 nned Access Date for Works Area WA3 1 IA Submission of Civil Requirement Dwgs, Elec. Schematic Dwgs of UV System No.1 and El 195 2A Submission of Civil Requirement Dwgs, Elec. Schematic Dwgs of SD Bldg, SD & DC, CHI 225 2B Submission of Phase 1 Commissioning of Sidestream Treatment Facilities (1140d after Pr. 1140 3A Completion of Phase 1 Commissioning of Sidestream Treatment Facilities (1140d after Pr. 1140 SA - Completion of Section 1 290 mpletion date - Section 1 (290 days from starting date) 0 occ and Planned Completion 0 erand Planned Completion 0 tract Duration of Section 2 600 mpletion date - Section 1 (290 days from starting date) 0 occ and Planned Completion 0 tract Duration of Section 2 600 mpletion date - Section 1 (290 days from starting date) 0 tract Duration of Section 2 0 tract Duration of Section 1 7 nned Completion 7 nned Completion for Section 3 1625 opticin date - Section 3 (1625 days from starting date) 0 occ and Planned Completion 26 <	rks Area WA3 (starling date) 1 23-Oct-19 Ined Access Date for Works Area WA3 1 23-Oct-19 IA Submission of Civil Requirement Dwgs, Elec. Schematic Dwgs of UV System No. 1 and El 195 23-Oct-19 AS ubmission of Civil Requirement Dwgs, Elec. Schematic Dwgs of SD Bidg, SD & DC, CHI 225 23-Oct-19 AS Completion of Phase 1 Commissioning of Sidestream Treatment Facilities (140d after PK 1140 11-Oct-20 SA - Completion of the BS Fittings Installation at CLP Sub-Station at Workshop No. 2 (2454 ± 245 27-Sep-21 Itract Duration of Section 1 290 23-Oct-19 0 Index Completion of the BS Fittings Installation at CLP Sub-Station at Workshop No. 2 (2454 ± 245 27-Sep-21 Itract Duration of Section 1 290 23-Oct-19 0 Index Completion of the BS Fittings Installation at CLP Sub-Station at Workshop No. 2 (2454 ± 24-Aug-20 Index Completion of Section 1 3 24-Aug-20 Index Completion of Section 1 3 24-Aug-20 Index Completion of Section 2 0 0 0 Intract Duration of Section 3 1625 23-Oct-19 Intel Completion for Section 3 1625 23-Oct-19 Intel Comp	rks Area WA3 (starting date) 1 23-Oct-19 03-Unr-20 AS ubmission of Civil Requirement Dwgs, Elec. Schematic Dwgs of SD Bidg, SD & DC, CHI 225 23-Oct-19 03-Unr-20 23-Oct-19 03-Unr-20 BS ubmission of Remaining CMI Requirement Dwgs, Elec. Schematic Dwgs of SD Bidg, SD & DC, CHI 225 23-Oct-19 03-Unr-20 SA Completion of Phase 1 Commissioning of Sidestream Treatment Facilities (1140d after Pr. 1140 11-Oct-20 24-Nor-23 SA - Completion of Section 1 290 23-Oct-19 07-Aug-20 07-Aug-20 Intract Duration of Section 1 3 24-Aug-20 26-Aug-20 26-Aug-20 Intract Duration of Section 1 3 24-Aug-20 26-Aug-20 26-Aug-20 Intract Duration of Section 2 0 0 07-Aug-20 26-Aug-20 26-Aug	rks Area WA3 (starting date) 1 23 Oct-19 24 Aun-21 23 Oct-19 24 Aun-21 23 Oct-19 24 Aun-22 27 Sep-21 24 Oct-19 24 Aun-22 27 Sep-21 24 Oct-19 24 Aun-22 27 Sep-21 24 Oct-19 24 Aun-22 23 Oct-19 24 Aun-22 27 Sep-21 24 Oct-19 24 Aun-22 27 Sep-21 24 Oct-19 7 Aun-22 23 Oct-19 7 Oct-19	fisk Area WA3 (starting date) 1 23-Oct-19 04-May-20 ASubmission of CWi Requirement Dwgs, Elic, Schematic Dwgs of SD Bbdg, SD ADC, CHI 225 23-Oct-19 24-Jan-21 23-Oct-19 04-May-20 AS Completion of Prase 1 Commissioning of Sdestream Treatment Facilities (1140d dther PA 11-Oct-20 24-Nov-23 11-Oct-20 24-Nov-23 A Completion of Prase 1 Commissioning of Sdestream Treatment Facilities (1140d dther PA 11-Oct-20 24-Nov-23 24-Nav-21 23-Oct-19 04-May-20 A Completion of Section 1 290 23-Oct-19 07-Aug-20 26-Aug-20 26-Aug-20 07-Aug-20 et and Planned Completion 1 23-Oct-19 07-Aug-20 26-Aug-20 26-Aug-20	His Area WA3 (starting date) 1 23-Oct-19 23-Oct-19 23-Oct-19 20-Nov-19 28 Max Decision of Civil Requirement Dwgs, Elec. Schematic Dwgs of UV System No.1 and El 195 23-Oct-19 04-May-20 23-Oct-19 04-May-20 23-Oct-19 04-May-20 23-Oct-19 04-May-20 23-Oct-19 03-Mov-19 28 AS Ubmission of Civil Requirement Dwgs, Elec. Schematic Dwgs of UV System No.1 and El 195 23-Oct-19 03-Mov-19 28 24 23-Oct-19 03-Mov-19 28 24 23-Oct-19 03-Mov-20 0 0 03-Jun-20 0 0 03-Jun-20 0 0 03-Jun-20 0	htsArea WA3 (starting date) 1 23-Oct-19 04-May-20 0 ASubmission of CWI Requirement Dwgs, Elec. Schematic Dwgs of DS Bklg, SD & BC, CH 12 23-Oct-19 03-Un-20 0	htsAcea WA3 (starting date) 1 23-Oct 19 23-Oct 19 20-Nov 19 28 AsUbmission of Civil Requirement Dwgs, Elec. Schematic Dwgs of UV System No.1 and El 1 23-Oct 19 23-Oct 19 20-Nov 19 20-Nov 19 28 AsUbmission of Civil Requirement Dwgs, Elec. Schematic Dwgs of SD Bidg, SD & DC, CH 225 23-Oct 19 63-Jun 20 23-Oct 19 23-Oct 19 23-Oct 19 23-Nov 19 24-Nov 23 0 BS Unmission of Remaining CMI Requirement Dwgs, Elec. Schematic Dwgs of SD Bidg, SC 466 23-Oct 19 23-Nov 19 24-Nov 23 0 AS-Completion of the BS Fittings Instatetion at CLP Sub-Station at Workshop No. 2 (245d ± 245 27-Sep-21 29-May-22 0 07-Aug-20 0 07-Aug-20 0 0 07-Aug-20 0	hts/Area WAS (daring date) 1 23-Oct 19 23-Oct	hts/area W33 (qaring date) 1 2:2-Oct-19 22-Oct-19 22-Oc	its Area WA2 (gating date) 1 2 - Qc:19 2-Nov-19 20 Nov-19 28 ineed Access Date for Works Area WA3 1 23-Qc:19 23-Nov-19 20 Nov-19 28 A Submission of CMI Requirement Dwgs, Elec. Schematic Dwgs of US DBug, SD & D.C, CH 22 23 - Qc:19 04-May-20 23 - Qc:19 04-May-20 03 - Jun-21 03 - Jun-21 <td>hs.Arca WA3 (galaring date) 1 23 Oct 19 23 Oct 19 23 Oct 19 20 Nov-19 20 No</td> <td>is Anca WA3 (garing date) 1 23 Oct 19 20 Nov 19 20 Nov</td> <td>is A-real W43 (praining date) 1 22-Oct-19 20-Nov-19 28 inde Access Data for Works Area W43 1 23-Oct-19 20-Nov-19 28 A Cambrids of OAR Requirement Days, Elec Schematic Days of US bigs D0 & OC, CH 225 22-Oct-19 20-Nov-20 20-Nov-20</td> <td>is: A-rea WA3 (parting date) 1 2::Oct-19 2::O</td> <td>ins. Ave. WA3 (parting date) 1 23-Oct 10 3-Oct 10 <td< td=""><td>inside water Marka 1 22 Out 19 23 Out 19 24 Out 20 20 Out 19 24 Out 20 20 Out 20 27 Out 20 20 Out 20 24 How 23 0 ALC Composition of the BS Fitting instatution at LCP Substation at Weshamp No. 2 (26 Out 20 0 7 Aug 20 0 7 Aug 20 0 7 Aug 20 <td< td=""><td>isk Arca Wa/s (guing date) 1 20 - 00-19 20 - 0</td></td<></td></td<></td>	hs.Arca WA3 (galaring date) 1 23 Oct 19 23 Oct 19 23 Oct 19 20 Nov-19 20 No	is Anca WA3 (garing date) 1 23 Oct 19 20 Nov	is A-real W43 (praining date) 1 22-Oct-19 20-Nov-19 28 inde Access Data for Works Area W43 1 23-Oct-19 20-Nov-19 28 A Cambrids of OAR Requirement Days, Elec Schematic Days of US bigs D0 & OC, CH 225 22-Oct-19 20-Nov-20 20-Nov-20	is: A-rea WA3 (parting date) 1 2::Oct-19 2::O	ins. Ave. WA3 (parting date) 1 23-Oct 10 3-Oct 10 <td< td=""><td>inside water Marka 1 22 Out 19 23 Out 19 24 Out 20 20 Out 19 24 Out 20 20 Out 20 27 Out 20 20 Out 20 24 How 23 0 ALC Composition of the BS Fitting instatution at LCP Substation at Weshamp No. 2 (26 Out 20 0 7 Aug 20 0 7 Aug 20 0 7 Aug 20 <td< td=""><td>isk Arca Wa/s (guing date) 1 20 - 00-19 20 - 0</td></td<></td></td<>	inside water Marka 1 22 Out 19 23 Out 19 24 Out 20 20 Out 19 24 Out 20 20 Out 20 27 Out 20 20 Out 20 24 How 23 0 ALC Composition of the BS Fitting instatution at LCP Substation at Weshamp No. 2 (26 Out 20 0 7 Aug 20 0 7 Aug 20 0 7 Aug 20 0 <td< td=""><td>isk Arca Wa/s (guing date) 1 20 - 00-19 20 - 0</td></td<>	isk Arca Wa/s (guing date) 1 20 - 00-19 20 - 0

Layout: DE1803 (R0) - WBS TASK filter: All Activities

Page 1 of 10


JEC

Critical Activity ♦ Milestone ٥ Actual Progress

Shek Wu Hui Effluent Polishing Plant - Main Works Stage 1 Sidestream Treatment Facilities and E&M Works for Sluge Treatment Faciliteis Master Programme

٩		20	22 J	A	S	0 37	N	D	J	F	М	A	М	20 J	23 J	A	S	0	N	D	J	F	20 M	24 A	М	J
3	32	3	3	3	3	37	3	3	40	4	4	4	44	4	4	4	4	<u>49</u>	5	5	52	5	54	5	5	5
-		÷																						·		
-																										
	I																									
-																										
-																										
-																										
		+		·																						
														_						-						
-																										
																							•	>		
-																										
•																										
-																										
																							•	>		
	1	24	-0		ate 19			F	F Rev.		/isi	on	_	A		Che	əcł	kec			<m< td=""><td>Ap</td><td>pro</td><td>ove</td><td>ed</td><td></td></m<>	Ap	pro	ove	ed	
														1						+						
																				╞						
								1																		


	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Total Float				202 1 A M J 7 8 9								
AS003530	0 Planned Completion for Section 5	0		03-Apr-24		03-Apr-24	0				1, 0101								
Preliminar	ries																		
Mobilisation																			
AS010100	Temporary Accommodation for the PM	1570	24-Oct-19		21-Nov-19	08-Mar-24	28												
AS010200 AS010210	Mobilisation Construction of Contractor's Site Office & Storage	28 90	23-Oct-19 24-Oct-19	19-Nov-19 21-Jan-20	21-Nov-19	01-Dec-19 18-Feb-20	12 28												
AS010220	Maintain Contractor's Site Office & Storage	1450	22-Jan-20		19-Feb-20	07-Feb-24	28				++++							·	
AS010240	Removal of Site Office, Store & Relevant Facilities	30	11-Jan-24	09-Feb-24	08-Feb-24	08-Mar-24	28												
Site Prelimin																			
AS010300 AS010400	Provision of Insurance, Third Party Insurances & PII	1590	23-Oct-19		27-Nov-19 07-Dec-19	03-Apr-24	35 17			1 1 1	: : : :								
AS010400 AS010500	Provision of Transport for the Use of the PM & Supervisor Provision of Electronic Document Management System fot the PM	1580 1580	20-Nov-19 20-Nov-19		07-Dec-19 07-Dec-19	03-Apr-24 03-Apr-24	17			-iii-	· · · · · · · · · · · · · · · · · · ·							iii	
AS010600	Provision of Photographs	1060	25-Apr-21		10-May-21	03-Apr-24	15												-
AS010700	Provision of Environmental Mitigation Measures	1590	23-Oct-19	28-Feb-24		03-Apr-24	35												÷
AS010800	Provision of Air Pollution Abatment	1590	23-Oct-19		27-Nov-19	03-Apr-24	35			: : :				1 1 1			1 1 1		
AS010900 AS011000	Provision of Noise Pollution Abatment Provision of Wastewater Pollution Abatement	1590 1590	23-Oct-19 23-Oct-19		27-Nov-19 27-Nov-19	03-Apr-24 03-Apr-24	35 35			.iii.	. <u></u>						.		
AS011000	Provision of Wastement Management	1590	23-Oct-19		27-Nov-19	03-Apr-24	35												
AS011200	Provision of Monitoring the Use of Ultra Low Sulphur Diesel	1590	23-Oct-19	28-Feb-24	27-Nov-19	03-Apr-24	35												÷
AS011300	Provision of Environmental Management	1590	23-Oct-19		27-Nov-19	03-Apr-24	35												-
AS011400	Provision of Site Management Plan for Trip Ticket System	1590	23-Oct-19		27-Nov-19	03-Apr-24	35		; ; ;		· • - • • - • • • • • • •						·	·	
AS011500 AS011600	Provision of As-constructed Drawings Provision of Systematic Risk Management	150 1600	26-Sep-23 23-Oct-19		06-Nov-23 17-Nov-19	03-Apr-24 03-Apr-24	41 25												
AS011700	Provision of Site Liaison Group & Community Liaison Group	1600	23-Oct-19		17-Nov-19	03-Apr-24	25				: : : :								-
AS011800	Provision of 24-Hour Telephone Line	1580	20-Nov-19	17-Mar-24	07-Dec-19	03-Apr-24	17		1									1 I I I I I	<u> </u>
AS011900	Provision of BIM Modelling	1590	23-Oct-19		27-Nov-19	03-Apr-24	35				· · · · · · · · · · · · · · · · · · ·								<u> </u>
AS012000	Provision of Upkeeping and Protection of Completed Works	630	30-May-22	18-Feb-24		03-Apr-24	45												
AS012100 AS012300	Provision of Provide Training for Employer's Staff Submit Operation and Management Manual	60 150	24-Jan-24 26-Sep-23		04-Feb-24 06-Nov-23	03-Apr-24 03-Apr-24	11 41												
AS012400	Provision of ICE for Certification of the Design, Cal, Dwgs, Plans and all relevant Doc and Pro		!	28-Feb-24		03-Apr-24	35												
Site Clearan		· · · · · · · · · · · · · · · · · · ·																	
AS013100	General Site Clearance of the Site	1020	26-Apr-21	09-Feb-24	24-May-21	08-Mar-24	28												-
	Environmental Management																		
AS013200 AS013300	Construction Health and Safety Plan Site Traffic Safety Management Plan	1570 1040	23-Oct-19	08-Feb-24 29-Feb-24		08-Mar-24 03-Apr-24	29 34												
	with BEAM Requirements	1040	20-Api-21	29-160-24	30-1VIAy-21	03-Api-24	34												
AS013400		1570	23-Oct-19	08-Feb-24	21-Nov-19	08-Mar-24	29			- <u>iii</u>	· · · · · · · · · · · · · · · · · · ·							·	<u> </u>
																			1.1
Contractor's	s Other Cost																		
AS013500	Contractor's Other Cost	1570	23-Oct-19			08-Mar-24	29												
AS013500 Section 1	Contractor's Other Cost - Design for UV System No. 1 & Effluent Pumping Station No.1	1570				08-Mar-24	29												
AS013500 Section 1 Major Plant 8	Contractor's Other Cost - Design for UV System No. 1 & Effluent Pumping Station No.1 & Materials Procurement		23-Oct-19	08-Feb-24	21-Nov-19		29												
AS013500 Section 1 Major Plant 8 AS103100	Contractor's Other Cost - Design for UV System No. 1 & Effluent Pumping Station No.1 & Materials Procurement Procurement & PO for UV Disinfection System (S10)	90	23-Oct-19 23-Oct-19	08-Feb-24 20-Jan-20	21-Nov-19 23-Oct-19	20-Jan-20	0												
AS013500 Section 1 Major Plant 8 AS103100 AS103120	Contractor's Other Cost	90 90	23-Oct-19 23-Oct-19 23-Oct-19 23-Oct-19	08-Feb-24 20-Jan-20 20-Jan-20	21-Nov-19 23-Oct-19 23-Oct-19	20-Jan-20 20-Jan-20	29 0 0												
AS013500 Section 1 Major Plant 8 AS103100	Contractor's Other Cost - Design for UV System No. 1 & Effluent Pumping Station No.1 & Materials Procurement Procurement & PO for UV Disinfection System (S10)	90	23-Oct-19 23-Oct-19	08-Feb-24 20-Jan-20 20-Jan-20 20-Jan-20	21-Nov-19 23-Oct-19	20-Jan-20 20-Jan-20 20-Jan-20	0												
AS013500 Section 1 Major Plant 8 AS103100 AS103120 AS103140 AS103160 AS103180	Contractor's Other Cost	90 90 90	23-Oct-19 23-Oct-19 23-Oct-19 23-Oct-19 23-Oct-19	08-Feb-24 20-Jan-20 20-Jan-20 20-Jan-20 19-Apr-20 20-Jan-20	21-Nov-19 23-Oct-19 23-Oct-19 23-Oct-19 26-May-20 26-May-20	20-Jan-20 20-Jan-20 20-Jan-20 23-Aug-20 23-Aug-20 23-Aug-20	0 0 0 126 216												
AS013500 Section 1 Major Plant 8 AS103100 AS103120 AS103140 AS103160 AS103180 AS103200	Contractor's Other Cost	90 90 90 90 90 90 90 90	23-Oct-19 23-Oct-19 23-Oct-19 23-Oct-19 21-Jan-20 23-Oct-19 21-Jan-20	08-Feb-24 20-Jan-20 20-Jan-20 20-Jan-20 19-Apr-20 20-Jan-20 19-Apr-20	21-Nov-19 23-Oct-19 23-Oct-19 23-Oct-19 26-May-20 26-May-20 26-May-20	20-Jan-20 20-Jan-20 20-Jan-20 23-Aug-20 23-Aug-20 23-Aug-20 23-Aug-20	0 0 126 216 126												
AS013500 Section 1 Major Plant 8 AS103100 AS103120 AS103140 AS103140 AS103160 AS103180 AS103200 AS103220	Contractor's Other Cost	90 90 90 90 90 90 90 90	23-Oct-19 23-Oct-19 23-Oct-19 23-Oct-19 21-Jan-20 23-Oct-19 21-Jan-20 21-Jan-20	08-Feb-24 20-Jan-20 20-Jan-20 20-Jan-20 19-Apr-20 20-Jan-20 19-Apr-20 19-Apr-20	21-Nov-19 23-Oct-19 23-Oct-19 23-Oct-19 26-May-20 26-May-20 26-May-20 26-Feb-20	20-Jan-20 20-Jan-20 20-Jan-20 23-Aug-20 23-Aug-20 23-Aug-20 25-May-20	0 0 126 216 126 36												
AS013500 Section 1 Major Plant 8 AS103100 AS103120 AS103140 AS103140 AS103160 AS103180 AS103200 AS103220 AS103240	Contractor's Other Cost	90 90 90 90 90 90 90 90	23-Oct-19 23-Oct-19 23-Oct-19 23-Oct-19 21-Jan-20 23-Oct-19 21-Jan-20 21-Jan-20 21-Jan-20	08-Feb-24 20-Jan-20 20-Jan-20 20-Jan-20 19-Apr-20 20-Jan-20 19-Apr-20 19-Apr-20 19-Apr-20	21-Nov-19 23-Oct-19 23-Oct-19 23-Oct-19 26-May-20 26-May-20 26-May-20 26-Feb-20 26-May-20	20-Jan-20 20-Jan-20 20-Jan-20 23-Aug-20 23-Aug-20 23-Aug-20 25-May-20 23-Aug-20 23-Aug-20	0 0 126 216 126 36 126												
AS013500 Section 1 Major Plant 8 AS103100 AS103120 AS103140 AS103140 AS103160 AS103180 AS103200 AS103220	Contractor's Other Cost	90 90 90 90 90 90 90 90 90	23-Oct-19 23-Oct-19 23-Oct-19 23-Oct-19 21-Jan-20 23-Oct-19 21-Jan-20 21-Jan-20	08-Feb-24 20-Jan-20 20-Jan-20 20-Jan-20 19-Apr-20 20-Jan-20 19-Apr-20 19-Apr-20 19-Apr-20 19-Apr-20	21-Nov-19 23-Oct-19 23-Oct-19 23-Oct-19 26-May-20 26-May-20 26-May-20 26-Feb-20	20-Jan-20 20-Jan-20 20-Jan-20 23-Aug-20 23-Aug-20 23-Aug-20 25-May-20 23-Aug-20 23-Aug-20 23-Aug-20	0 0 126 216 126 36												
AS013500 Section 1 Major Plant & AS103100 AS103120 AS103140 AS103160 AS103180 AS103200 AS103200 AS103240 AS103260 AS103280 AS103300	Contractor's Other Cost	90 90 90 90 90 90 90 90 90 90 90 90 90	23-Oct-19 23-Oct-19 23-Oct-19 23-Oct-19 21-Jan-20 23-Oct-19 21-Jan-20 21-Jan-20 21-Jan-20 21-Jan-20 20-Apr-20 20-Apr-20	08-Feb-24 20-Jan-20 20-Jan-20 20-Jan-20 19-Apr-20 19-Apr-20 19-Apr-20 19-Apr-20 19-Apr-20 19-Apr-20 18-Jul-20	21-Nov-19 23-Oct-19 23-Oct-19 23-Oct-19 26-May-20 26-May-20 26-Feb-20 26-May-20 26-May-20 26-May-20 26-May-20 26-May-20	20-Jan-20 20-Jan-20 20-Jan-20 23-Aug-20 23-Aug-20 23-Aug-20 23-Aug-20 23-Aug-20 23-Aug-20 23-Aug-20 23-Aug-20 23-Aug-20	0 0 126 216 126 36 126 126												
AS013500 Section 1 Major Plant & AS103100 AS103120 AS103140 AS103160 AS103180 AS103200 AS103200 AS103240 AS103260 AS103280 AS103300 AS103320	Contractor's Other Cost Contractor's Other Cost Contractor's Other Cost Materials Procurement Procurement & PO for UV Disinfection System (S10) Procurement & PO for Lift-up Pumps (S11) Procurement & PO for Transfer Pumps (S13) Procurement & PO for FRP Cover (S11) Procurement & PO for EOT Cranes (2T & 5T) (S19) Procurement & PO for Stoplogs (S21) Procurement & PO for Penstocks (S21) Procurement & PO for Transformers (Tx 07 & 08) (S17) Procurement & PO for Control & Monitoring System (S18) Procurement & PO for Pipeworks & Associated Valves Procurement & PO for Elec. Materials	90 90 90 90 90 90 90 90 90 90 90 90 90	23-Oct-19 23-Oct-19 23-Oct-19 23-Oct-19 21-Jan-20 23-Oct-19 21-Jan-20 21-Jan-20 21-Jan-20 21-Jan-20 20-Apr-20 20-Apr-20 05-Jul-20	08-Feb-24 20-Jan-20 20-Jan-20 20-Jan-20 19-Apr-20 19-Apr-20 19-Apr-20 19-Apr-20 19-Apr-20 18-Jul-20 18-Jul-20 23-Aug-20	21-Nov-19 23-Oct-19 23-Oct-19 23-Oct-19 26-May-20 26-May-20 26-May-20 26-May-20 26-May-20 26-May-20 26-May-20 26-May-20 26-May-20 26-May-20 26-May-20	20-Jan-20 20-Jan-20 20-Jan-20 23-Aug-20 23-Aug-20 23-Aug-20 23-Aug-20 23-Aug-20 23-Aug-20 23-Aug-20 23-Aug-20 23-Aug-20 23-Aug-20	0 0 126 216 126 36 126 126 126 36												
AS013500 Section 1 Major Plant & AS103100 AS103120 AS103140 AS103160 AS103160 AS103200 AS103200 AS103200 AS103200 AS103200 AS103300 AS103320 AS510020	Contractor's Other Cost Contracts Procurement Procurement & PO for UV Disinfection System (S10) Procurement & PO for Lift-up Pumps (S11) Procurement & PO for Transfer Pumps (S13) Procurement & PO for FRP Cover (S11) Procurement & PO for EOT Cranes (2T & 5T) (S19) Procurement & PO for Stoplogs (S21) Procurement & PO for Penstocks (S21) Procurement & PO for Transformers (Tx 07 & 08) (S17) Procurement & PO for Control & Monitoring System (S18) Procurement & PO for Pipeworks & Associated Valves Procurement & PO for Elec. Materials Procurement & PO for FS System (S20)	90 90 90 90 90 90 90 90 90 90 90 90 90	23-Oct-19 23-Oct-19 23-Oct-19 23-Oct-19 21-Jan-20 23-Oct-19 21-Jan-20 21-Jan-20 21-Jan-20 21-Jan-20 20-Apr-20 20-Apr-20 05-Jul-20	08-Feb-24 20-Jan-20 20-Jan-20 20-Jan-20 19-Apr-20 19-Apr-20 19-Apr-20 19-Apr-20 19-Apr-20 19-Apr-20 18-Jul-20	21-Nov-19 23-Oct-19 23-Oct-19 23-Oct-19 26-May-20 26-May-20 26-May-20 26-May-20 26-May-20 26-May-20 26-May-20 26-May-20 26-May-20 26-May-20 26-May-20	20-Jan-20 20-Jan-20 20-Jan-20 23-Aug-20 23-Aug-20 23-Aug-20 23-Aug-20 23-Aug-20 23-Aug-20 23-Aug-20 23-Aug-20 23-Aug-20 23-Aug-20	0 0 126 216 126 36 126 126 126 36												
AS013500 Section 1 Major Plant & AS103100 AS103120 AS103140 AS103160 AS103180 AS103200 AS103200 AS103200 AS103200 AS103200 AS103300 AS103300 AS103300 Design & Su	Contractor's Other Cost Contracts Procurement Procurement & PO for UV Disinfection System (S10) Procurement & PO for Lift-up Pumps (S11) Procurement & PO for Transfer Pumps (S13) Procurement & PO for FRP Cover (S11) Procurement & PO for EOT Cranes (2T & 5T) (S19) Procurement & PO for Stoplogs (S21) Procurement & PO for Penstocks (S21) Procurement & PO for Transformers (Tx 07 & 08) (S17) Procurement & PO for Control & Monitoring System (S18) Procurement & PO for Pipeworks & Associated Valves Procurement & PO for Elec. Materials Procurement & PO for FS System (S20)	90 90 90 90 90 90 90 90 90 90 90 90 90	23-Oct-19 23-Oct-19 23-Oct-19 23-Oct-19 21-Jan-20 23-Oct-19 21-Jan-20 21-Jan-20 21-Jan-20 21-Jan-20 20-Apr-20 20-Apr-20 05-Jul-20	08-Feb-24 20-Jan-20 20-Jan-20 20-Jan-20 19-Apr-20 19-Apr-20 19-Apr-20 19-Apr-20 19-Apr-20 18-Jul-20 18-Jul-20 23-Aug-20	21-Nov-19 23-Oct-19 23-Oct-19 23-Oct-19 26-May-20 26-May-20 26-May-20 26-May-20 26-May-20 26-May-20 26-May-20 26-May-20 26-May-20 26-May-20 26-May-20	20-Jan-20 20-Jan-20 20-Jan-20 23-Aug-20 23-Aug-20 23-Aug-20 23-Aug-20 23-Aug-20 23-Aug-20 23-Aug-20 23-Aug-20 23-Aug-20 23-Aug-20	0 0 126 216 126 36 126 126 126 36												
AS013500 Section 1 Major Plant & AS103100 AS103120 AS103140 AS103160 AS103180 AS103200 AS103200 AS103200 AS103200 AS103200 AS103300 AS103300 AS103300 AS103300 Design & Su	Contractor's Other Cost Contractor's Other Co	90 90 90 90 90 90 90 90 90 90 90 90 90	23-Oct-19 23-Oct-19 23-Oct-19 23-Oct-19 21-Jan-20 21-Jan-20 21-Jan-20 21-Jan-20 21-Jan-20 20-Apr-20 20-Apr-20 05-Jul-20	08-Feb-24 20-Jan-20 20-Jan-20 20-Jan-20 19-Apr-20 19-Apr-20 19-Apr-20 19-Apr-20 19-Apr-20 19-Apr-20 18-Jul-20 18-Jul-20 23-Aug-20 23-Aug-20	21-Nov-19 23-Oct-19 23-Oct-19 23-Oct-19 26-May-20 26-May-20 26-May-20 26-May-20 26-May-20 26-May-20 26-May-20 26-May-20 26-May-20 26-May-20 26-May-20	20-Jan-20 20-Jan-20 20-Jan-20 23-Aug-20 23-Aug-20 23-Aug-20 23-Aug-20 23-Aug-20 23-Aug-20 23-Aug-20 23-Aug-20 23-Aug-20 23-Aug-20	0 0 126 216 126 36 126 126 126 36												
AS013500 Section 1 Major Plant & AS103100 AS103120 AS103140 AS103160 AS103180 AS103200 AS103200 AS103200 AS103260 AS103280 AS103300 AS103300 AS103320 Design & Su General Arra AS101100 AS101110	Contractor's Other Cost - Design for UV System No. 1 & Effluent Pumping Station No.1 & Materials Procurement Procurement & PO for UV Disinfection System (S10) Procurement & PO for Lift-up Pumps (S11) Procurement & PO for Transfer Pumps (S13) Procurement & PO for FRP Cover (S11) Procurement & PO for EOT Cranes (2T & 5T) (S19) Procurement & PO for Stoplogs (S21) Procurement & PO for Penstocks (S21) Procurement & PO for Transformers (Tx 07 & 08) (S17) Procurement & PO for Control & Monitoring System (S18) Procurement & PO for Control & Monitoring System (S18) Procurement & PO for FIEc. Materials Procurement & PO for FS System (S20) Ubmission rangement Drawings Prepare & Submit General Arrangement Drawings by PM	90 90 90 90 90 90 90 90 90 90 90 90 90 50 50	23-Oct-19 23-Oct-19 23-Oct-19 23-Oct-19 21-Jan-20 21-Jan-20 21-Jan-20 21-Jan-20 21-Jan-20 20-Apr-20 20-Apr-20 05-Jul-20 05-Jul-20	08-Feb-24 20-Jan-20 20-Jan-20 20-Jan-20 19-Apr-20 19-Apr-20 19-Apr-20 19-Apr-20 19-Apr-20 18-Jul-20 18-Jul-20 23-Aug-20 23-Aug-20 19-Feb-20 18-Mar-20	23-Oct-19 23-Oct-19 23-Oct-19 23-Oct-19 26-May-20 26-May	20-Jan-20 20-Jan-20 23-Aug-20 23-Aug-20 23-Aug-20 23-Aug-20 23-Aug-20 23-Aug-20 23-Aug-20 23-Aug-20 23-Aug-20 23-Aug-20 23-Aug-20 23-Aug-20 23-Aug-20 23-Aug-20 23-Aug-20 23-Aug-20 23-Aug-20	0 0 126 216 126 36 126 126 126 36												
AS013500 Section 1 Major Plant & AS103100 AS103120 AS103140 AS103160 AS103160 AS103200 AS103200 AS103200 AS103200 AS103200 AS103200 AS103320 AS103320 AS103320 AS103320 AS101100 AS101110 AS1011120	Contractor's Other Cost Design for UV System No. 1 & Effluent Pumping Station No.1 & Materials Procurement Procurement & PO for UV Disinfection System (S10) Procurement & PO for Lift-up Pumps (S11) Procurement & PO for Transfer Pumps (S13) Procurement & PO for FRP Cover (S11) Procurement & PO for EOT Cranes (2T & 5T) (S19) Procurement & PO for Stoplogs (S21) Procurement & PO for Transformers (Tx 07 & 08) (S17) Procurement & PO for Control & Monitoring System (S18) Procurement & PO for Control & Monitoring System (S18) Procurement & PO for FIEc. Materials Procurement & PO for FS System (S20) Ubmission rangement Drawings Prepare & Submit General Arrangement Drawings by PM Review & Comment on General Arrangement Drawings	90 90 90 90 90 90 90 90 90 90 90 90 90 50 50 50	23-Oct-19 23-Oct-19 23-Oct-19 23-Oct-19 21-Jan-20 21-Jan-20 21-Jan-20 21-Jan-20 21-Jan-20 21-Jan-20 20-Apr-20 20-Apr-20 05-Jul-20 05-Jul-20 05-Jul-20 20-Feb-20 19-Mar-20	08-Feb-24 20-Jan-20 20-Jan-20 20-Jan-20 19-Apr-20 19-Apr-20 19-Apr-20 19-Apr-20 19-Apr-20 18-Jul-20 18-Jul-20 23-Aug-20 23-Aug-20 19-Feb-20 18-Mar-20 15-Apr-20	23-Oct-19 23-Oct-19 23-Oct-19 23-Oct-19 26-May-20 26-May-20 26-May-20 26-May-20 26-May-20 26-May-20 26-May-20 26-May-20 26-May-20 26-May-20 26-May-20 20-Fab-20 05-Jul-20	20-Jan-20 20-Jan-20 23-Aug-20 23-Aug-20 23-Aug-20 23-Aug-20 23-Aug-20 23-Aug-20 23-Aug-20 23-Aug-20 23-Aug-20 23-Aug-20 23-Aug-20 23-Aug-20 23-Aug-20 23-Aug-20 23-Aug-20 23-Aug-20	0 0 126 216 126 36 126 36 36 36 36 36 0 0 0 0 0 0 0 24												
AS013500 Section 1 Major Plant & AS103100 AS103100 AS103120 AS103120 AS103140 AS103140 AS103140 AS103160 AS103200 AS101020 Design & Su General Array AS101100 AS101110 AS101110	Contractor's Other Cost • Design for UV System No. 1 & Effluent Pumping Station No.1 & Materials Procurement Procurement & PO for UV Disinfection System (S10) Procurement & PO for Lift-up Pumps (S11) Procurement & PO for Transfer Pumps (S13) Procurement & PO for FRP Cover (S11) Procurement & PO for EOT Cranes (2T & 5T) (S19) Procurement & PO for Stoplogs (S21) Procurement & PO for Transformers (Tx 07 & 08) (S17) Procurement & PO for Control & Monitoring System (S18) Procurement & PO for Control & Monitoring System (S18) Procurement & PO for FIEc. Materials Procurement & PO for FS System (S20) Ubmission rangement Drawings Prepare & Submit General Arrangement Drawings by PM Review & Accept of General Arrangement Drawings Review & Accept of General Arrangement Drawings by PM	90 90 90 90 90 90 90 90 90 90 90 90 90 9	23-Oct-19 23-Oct-19 23-Oct-19 23-Oct-19 21-Jan-20 21-Jan-20 21-Jan-20 21-Jan-20 21-Jan-20 20-Apr-20 20-Apr-20 05-Jul-20 05-Jul-20	08-Feb-24 20-Jan-20 20-Jan-20 20-Jan-20 19-Apr-20 19-Apr-20 19-Apr-20 19-Apr-20 19-Apr-20 18-Jul-20 18-Jul-20 23-Aug-20 23-Aug-20 19-Feb-20 18-Mar-20	23-Oct-19 23-Oct-19 23-Oct-19 23-Oct-19 26-May-20 26-May-20 26-May-20 26-May-20 26-May-20 26-May-20 26-May-20 26-May-20 26-May-20 26-May-20 26-May-20 20-Fab-20 05-Jul-20	20-Jan-20 20-Jan-20 23-Aug-20 23-Aug-20 23-Aug-20 23-Aug-20 23-Aug-20 23-Aug-20 23-Aug-20 23-Aug-20 23-Aug-20 23-Aug-20 23-Aug-20 23-Aug-20 23-Aug-20 23-Aug-20 23-Aug-20 23-Aug-20	0 0 126 216 126 36 126 36 36 36 36 0 0 0 0												
AS013500 Section 1 Major Plant & AS103100 AS103120 AS103140 AS103140 AS103160 AS103200 AS103200 AS103200 AS103200 AS103200 AS103200 AS103200 AS103200 Design & Sul General Arra AS1011100 AS1011120 AS101130 Civil & Dime	Contractor's Other Cost Design for UV System No. 1 & Effluent Pumping Station No.1 & Materials Procurement Procurement & PO for UV Disinfection System (S10) Procurement & PO for Lift-up Pumps (S11) Procurement & PO for Transfer Pumps (S13) Procurement & PO for FRP Cover (S11) Procurement & PO for EOT Cranes (2T & 5T) (S19) Procurement & PO for Stoplogs (S21) Procurement & PO for Penstocks (S21) Procurement & PO for Transformers (Tx 07 & 08) (S17) Procurement & PO for Control & Monitoring System (S18) Procurement & PO for Control & Monitoring System (S18) Procurement & PO for FIE-C. Materials Procurement & PO for FIE-C. Materials Procurement & PO for FIS System (S20) Umission angement Drawings Prepare & Submit General Arrangement Drawings Review & Comment on General Arrangement Drawings by PM Revise & Re-submit General Arrangement Drawings Review & Accept of General Arrangement Drawings Review & Accept of General Arrangement Drawings by PM Review & Accept of General Arrangement Drawings by PM	90 90 90 90 90 90 90 90 90 90 90 90 90 9	23-Oct-19 23-Oct-19 23-Oct-19 23-Oct-19 21-Jan-20 21-Jan-20 21-Jan-20 21-Jan-20 21-Jan-20 20-Apr-20 20-Apr-20 20-Apr-20 05-Jul-20 05-Jul-20 20-Feb-20 19-Mar-20 16-Apr-20	08-Feb-24 20-Jan-20 20-Jan-20 20-Jan-20 19-Apr-20 19-Apr-20 19-Apr-20 19-Apr-20 19-Apr-20 18-Jul-20 18-Jul-20 23-Aug-20 23-Aug-20 19-Feb-20 18-Mar-20 15-Apr-20 13-May-20	23-Oct-19 23-Oct-19 23-Oct-19 23-Oct-19 26-May-20 26-May-20 26-May-20 26-May-20 26-May-20 26-May-20 26-May-20 26-May-20 26-May-20 26-May-20 26-May-20 05-Jul-20 05-Jul-20 12-Apr-20 10-May-20	20-Jan-20 20-Jan-20 23-Aug-20 20 23-Aug-20 20 23-Aug-20 20 23-Aug-20 20 20 20 20 20 20 20 20 20 20 20 20 2	0 0 126 216 126 36 126 36 36 36 36 36 0 0 0 0 0 0 0 24												
AS013500 Section 1 Major Plant & AS103100 AS103100 AS103120 AS103120 AS103140 AS103140 AS103140 AS103160 AS103200 AS101020 Design & Su General Array AS101100 AS101110 AS101110	Contractor's Other Cost • Design for UV System No. 1 & Effluent Pumping Station No.1 & Materials Procurement Procurement & PO for UV Disinfection System (S10) Procurement & PO for Lift-up Pumps (S11) Procurement & PO for Transfer Pumps (S13) Procurement & PO for FRP Cover (S11) Procurement & PO for FRP Cover (S11) Procurement & PO for Stoplogs (S21) Procurement & PO for Stoplogs (S21) Procurement & PO for Transformers (Tx 07 & 08) (S17) Procurement & PO for Control & Monitoring System (S18) Procurement & PO for FIP Evovrks & Associated Valves Procurement & PO for FIP Evovrks & Associated Valves Procurement & PO for Control & Monitoring System (S18) Procurement & PO for FIP Evovrks & Associated Valves Procurement & PO for FIP Evovrks & Associated Valves Procurement & PO for FIP Evovrks & Associated Valves Procurement & PO for FIP Evovrks & Associated Valves Procurement & PO for FIP Evovrks & Associated Valves Procurement & PO for FIP Evovrks & Associated Valves Procurement & PO for FIP Evovrks & Associated Valves Procurement & PO for FIP Evovrks & Associated Valves Procurement & PO for FIP Evovrks & Associated Valves Procurement & PO for FIP Evovrks & Associated Valves <td>90 90 90 90 90 90 90 90 90 90 90 90 90 50 50 50</td> <td>23-Oct-19 23-Oct-19 23-Oct-19 23-Oct-19 21-Jan-20 21-Jan-20 21-Jan-20 21-Jan-20 21-Jan-20 20-Apr-20 20-Apr-20 05-Jul-20 05-Jul-20 20-Feb-20 19-Mar-20 16-Apr-20 27-Dec-19</td> <td>08-Feb-24 20-Jan-20 20-Jan-20 20-Jan-20 19-Apr-20 19-Apr-20 19-Apr-20 19-Apr-20 19-Apr-20 19-Apr-20 18-Jul-20 23-Aug-20 23-Aug-20 23-Aug-20 19-Feb-20 18-Mar-20 15-Apr-20 13-May-20</td> <td>21-Nov-19 23-Oct-19 23-Oct-19 23-Oct-19 26-May-20 26-May-20 26-May-20 26-May-20 26-May-20 26-May-20 26-May-20 26-May-20 26-May-20 05-Jul-20 05-Jul-20 05-Jul-20 05-Jul-20 12-Apr-20 10-May-20 20-Feb-20 10-May-20</td> <td>20-Jan-20 20-Jan-20 20-Jan-20 23-Aug-20 23-Aug-20 23-Aug-20 23-Aug-20 23-Aug-20 23-Aug-20 23-Aug-20 23-Aug-20 23-Aug-20 23-Aug-20 23-Aug-20 23-Aug-20 23-Aug-20 23-Aug-20 23-Aug-20 23-Aug-20 23-Aug-20 23-Aug-20</td> <td>0 0 126 216 126 36 126 36 36 36 36 36 0 0 0 0 0 0 0 24</td> <td></td>	90 90 90 90 90 90 90 90 90 90 90 90 90 50 50 50	23-Oct-19 23-Oct-19 23-Oct-19 23-Oct-19 21-Jan-20 21-Jan-20 21-Jan-20 21-Jan-20 21-Jan-20 20-Apr-20 20-Apr-20 05-Jul-20 05-Jul-20 20-Feb-20 19-Mar-20 16-Apr-20 27-Dec-19	08-Feb-24 20-Jan-20 20-Jan-20 20-Jan-20 19-Apr-20 19-Apr-20 19-Apr-20 19-Apr-20 19-Apr-20 19-Apr-20 18-Jul-20 23-Aug-20 23-Aug-20 23-Aug-20 19-Feb-20 18-Mar-20 15-Apr-20 13-May-20	21-Nov-19 23-Oct-19 23-Oct-19 23-Oct-19 26-May-20 26-May-20 26-May-20 26-May-20 26-May-20 26-May-20 26-May-20 26-May-20 26-May-20 05-Jul-20 05-Jul-20 05-Jul-20 05-Jul-20 12-Apr-20 10-May-20 20-Feb-20 10-May-20	20-Jan-20 20-Jan-20 20-Jan-20 23-Aug-20 23-Aug-20 23-Aug-20 23-Aug-20 23-Aug-20 23-Aug-20 23-Aug-20 23-Aug-20 23-Aug-20 23-Aug-20 23-Aug-20 23-Aug-20 23-Aug-20 23-Aug-20 23-Aug-20 23-Aug-20 23-Aug-20 23-Aug-20	0 0 126 216 126 36 126 36 36 36 36 36 0 0 0 0 0 0 0 24												
AS013500 Section 1 Major Plant & AS103100 AS103100 AS103120 AS103120 AS103140 AS103140 AS103140 AS103160 AS103200 AS103200 AS103200 AS103200 AS103200 AS103200 AS103200 AS103300 AS103300 AS103300 AS103300 AS100200 Design & Sul General Array AS101100 AS101110 AS101110 AS101120 AS101130 Civil & Dime AS102100	Contractor's Other Cost Design for UV System No. 1 & Effluent Pumping Station No.1 & Materials Procurement Procurement & PO for UV Disinfection System (S10) Procurement & PO for UV Disinfection System (S10) Procurement & PO for Idit-up Pumps (S11) Procurement & PO for FRP Cover (S11) Procurement & PO for FOT cranse (2T & 5T) (S19) Procurement & PO for FOT cranse (2T & 5T) (S19) Procurement & PO for FOT cransformers (Tx 07 & 08) (S17) Procurement & PO for IVSB (S17) Procurement & PO for Control & Monitoring System (S18) Procurement & PO for FIPeworks & Associated Valves Procurement & PO for FIS System (S20) ubmission angument Drawings Review & Comment on General Arrangement Drawings by PM Revise & Re-submit General Arrangement Drawings Review & Accept of General Arrangement Drawings Review & Accept of General Arrangement Drawings by PM ensional / Tolerance Requirement Drawings	90 90 90 90 90 90 90 90 90 90 90 90 90 9	23-Oct-19 23-Oct-19 23-Oct-19 23-Oct-19 21-Jan-20 21-Jan-20 21-Jan-20 21-Jan-20 21-Jan-20 21-Jan-20 20-Apr-20 20-Apr-20 05-Jul-20 05-Jul-20 20-Feb-20 19-Mar-20 16-Apr-20 27-Dec-19 05-May-20 02-Jun-20	08-Feb-24 20-Jan-20 20-Jan-20 20-Jan-20 19-Apr-20 19-Apr-20 19-Apr-20 19-Apr-20 19-Apr-20 19-Apr-20 18-Jul-20 23-Aug-20 23-Aug-20 23-Aug-20 13-Mar-20 15-Apr-20 13-May-20 04-May-20 01-Jun-20	23-Oct-19 23-Oct-19 23-Oct-19 23-Oct-19 26-May-20 26-May-20 26-May-20 26-May-20 26-May-20 26-May-20 26-May-20 26-May-20 26-May-20 26-May-20 26-May-20 05-Jul-20 05-Jul-20 12-Apr-20 10-May-20	20-Jan-20 20-Jan-20 20-Jan-20 23-Aug-20 23-Aug-20 23-Aug-20 23-Aug-20 23-Aug-20 23-Aug-20 23-Aug-20 23-Aug-20 23-Aug-20 23-Aug-20 23-Aug-20 23-Aug-20 23-Aug-20 23-Aug-20 23-Aug-20 23-Aug-20 23-Aug-20 23-Aug-20	0 0 0 126 216 126 126 126 36 36 36 36 36 0 0 0 0 0 0 0 0 24 24 24												
AS013500 Section 1 Major Plant & AS103100 AS103120 AS103140 AS103140 AS103160 AS103180 AS103200 AS103200 AS103200 AS103200 AS103200 AS103300 AS103300 AS103300 AS103300 Civil & Dime AS102100 AS102110	Contractor's Other Cost • Design for UV System No. 1 & Effluent Pumping Station No.1 & Materials Procurement Procurement & PO for UV Disinfection System (S10) Procurement & PO for UV Disinfection System (S10) Procurement & PO for Idit-up Pumps (S11) Procurement & PO for FRP Cover (S11) Procurement & PO for FRP Cover (S11) Procurement & PO for FC Cover (S11) Procurement & PO for FO Cover (S11) Procurement & PO for FO T Cranes (2T & 5T) (S19) Procurement & PO for FO for Stoplogs (S21) Procurement & PO for for Transformers (Tx 07 & 08) (S17) Procurement & PO for Control & Monitoring System (S18) Procurement & PO for FS (S17) Procurement & PO for Control & Monitoring System (S18) Procurement & PO for FS (S17) Procurement & PO for FS (S17) Procurement & PO for FS (S17) Procurement & PO for Control & Monitoring System (S18) Procurement & PO for FS (S17)	90 90 90 90 90 90 90 90 90 90 90 90 90 9	23-Oct-19 23-Oct-19 23-Oct-19 23-Oct-19 21-Jan-20 21-Jan-20 21-Jan-20 21-Jan-20 21-Jan-20 21-Jan-20 20-Apr-20 20-Apr-20 05-Jul-20 05-Jul-20 20-Feb-20 19-Mar-20 10-Apr-20 27-Dec-19 05-May-20 02-Jun-20	08-Feb-24 20-Jan-20 20-Jan-20 20-Jan-20 19-Apr-20 19-Apr-20 19-Apr-20 19-Apr-20 19-Apr-20 19-Apr-20 18-Jul-20 23-Aug-20 23-Aug-20 23-Aug-20 13-Mar-20 15-Apr-20 13-May-20 04-May-20 01-Jun-20	21-Nov-19 23-Oct-19 23-Oct-19 23-Oct-19 26-May-20 26-May-20 26-May-20 26-May-20 26-May-20 26-May-20 26-May-20 26-May-20 26-May-20 26-May-20 26-May-20 20-S-JU-20 05-JU-20 20-Feb-20 12-Apr-20 10-May-20 27-Dec-19 01-JUn-20 29-JUn-20	20-Jan-20 20-Jan-20 23-Aug-20 20 23-Aug-20 20 23-Aug-20 20 23-Aug-20 20 23-Aug-20 20 23-Aug-20 20 23-Aug-20 20 20 20 20 20 20 20 20 20 20 20 20 2	0 0 126 216 126 126 126 126 36 36 36 36 36 0 0 0 0 0 0 0 24 24 24												
AS013500 Section 1 Major Plant & AS103100 AS103120 AS103140 AS103140 AS103160 AS103180 AS103200 AS103200 AS103200 AS103200 AS103200 AS103300 AS103300 AS103300 AS103300 Civil & Dime AS102100 AS102110 AS102120	Contractor's Other Cost • Design for UV System No. 1 & Effluent Pumping Station No.1 & Materials Procurement Procurement & PO for UV Disinfection System (S10) Procurement & PO for UV Disinfection System (S10) Procurement & PO for Idit-up Pumps (S11) Procurement & PO for Transfer Pumps (S13) Procurement & PO for FRP Cover (S11) Procurement & PO for Coranes (2T & 5T) (S19) Procurement & PO for Stoplogs (S21) Procurement & PO for For Transformers (Tx 07 & 08) (S17) Procurement & PO for Cortrol & Monitoring System (S18) Procurement & PO for For Transformers (Tx 07 & 08) (S17) Procurement & PO for Control & Monitoring System (S18) Procurement & PO for For System (S20) ubmission angument Drawings Prepare & Submit General Arrangement Drawings Review & Comment on General Arrangement Drawings Review & Accept of General Arrangement Drawings Review & Accept of General Arrangement Drawings Review & Accept of General Arrangement Drawings Prepare & Submit Givil Requirment Drawings Review & Accept of General Arrangement Drawings Review & Accept of General Arrangement Drawings Review & Accept of General Arrangement Drawings Revie	90 90 90 90 90 90 90 90 90 90 90 90 90 9	23-Oct-19 23-Oct-19 23-Oct-19 23-Oct-19 21-Jan-20 21-Jan-20 21-Jan-20 21-Jan-20 21-Jan-20 21-Jan-20 20-Apr-20 20-Apr-20 05-Jul-20 05-Jul-20 20-Feb-20 19-Mar-20 16-Apr-20 27-Dec-19 05-May-20 02-Jun-20	08-Feb-24 20-Jan-20 20-Jan-20 20-Jan-20 19-Apr-20 19-Apr-20 19-Apr-20 19-Apr-20 19-Apr-20 18-Jul-20 18-Jul-20 23-Aug-20 23-Aug-20 23-Aug-20 13-Mar-20 13-Mar-20 13-May-20 04-May-20 01-Jun-20 29-Jun-20	21-Nov-19 23-Oct-19 23-Oct-19 23-Oct-19 26-May-20 26-May-20 26-May-20 26-May-20 26-May-20 26-May-20 26-May-20 26-May-20 26-May-20 26-May-20 26-May-20 20-S-JU-20 05-JU-20 20-Feb-20 12-Apr-20 10-May-20 27-Dec-19 01-JUn-20 29-JUn-20	20-Jan-20 20-Jan-20 23-Aug-20 20 23-Aug-20 20 23-Aug-20 20 23-Aug-20 20 23-Aug-20 20 23-Aug-20 20 23-Aug-20 20 20 20 20 20 20 20 20 20 20 20 20 2	0 0 0 126 216 126 126 126 36 36 36 36 36 0 0 0 0 0 0 0 0 24 24 24		ontra	ct No		018/0	3						
AS013500 Section 1 Major Plant & AS103100 AS103120 AS103140 AS103140 AS103160 AS103180 AS103200 AS103200 AS103200 AS103200 AS103200 AS103300 AS103300 AS103300 AS103300 Civil & Dime AS102100 AS102110 AS102120	Contractor's Other Cost Contractor Control (Control	90) 900 900 900 900 900 900 900 900 900	23-Oct-19 23-Oct-19 23-Oct-19 23-Oct-19 21-Jan-20 21-Jan-20 21-Jan-20 21-Jan-20 21-Jan-20 21-Jan-20 20-Apr-20 20-Apr-20 05-Jul-20 05-Jul-20 20-Feb-20 19-Mar-20 16-Apr-20 27-Dec-19 05-May-20 02-Jun-20	08-Feb-24 20-Jan-20 20-Jan-20 20-Jan-20 19-Apr-20 19-Apr-20 19-Apr-20 19-Apr-20 19-Apr-20 18-Jul-20 18-Jul-20 23-Aug-20 23-Aug-20 23-Aug-20 13-Mar-20 13-Mar-20 13-May-20 04-May-20 01-Jun-20 29-Jun-20	21-Nov-19 23-Oct-19 23-Oct-19 23-Oct-19 23-Oct-19 26-May-20 26-May-20 26-May-20 26-May-20 26-May-20 26-May-20 26-May-20 05-Jul-20 05-Jul-20 20-Feb-20 12-Apr-20 10-May-20 20-Feb-20 10-May-20 20-Feb-20 10-Jun-20 29-Jun-20 29-Jun-20	20-Jan-20 20-Jan-20 20-Jan-20 23-Aug-20 23-Aug-20 23-Aug-20 23-Aug-20 23-Aug-20 23-Aug-20 23-Aug-20 23-Aug-20 23-Aug-20 19-Feb-20 18-Mar-20 09-May-20 06-Jun-20 28-Jun-20 26-Jul-20 23-Aug-20	0 0 0 126 216 126 36 126 36 36 36 36 36 0 0 0 0 0 0 0 24 24 24 0 0 27 27 27 27				. DE/2(-		orks 9	itage	1			
AS013500 Section 1 Major Plant 8 AS103100 AS103120 AS103140 AS103140 AS103160 AS103180 AS103200 AS103200 AS103200 AS103200 AS103200 AS103300 AS103300 AS103300 AS103300 Civil & Dime AS102100 AS102100 AS102120	Contractor's Other Cost • Design for UV System No. 1 & Effluent Pumping Station No.1 & Materials Procurement Procurement & PO for UV Disinfection System (S10) Procurement & PO for Lift-up Pumps (S11) Procurement & PO for FRP Cover (S11) Procurement & PO for FRP Cover (S11) Procurement & PO for FCO Cranes (2T & 5T) (S19) Procurement & PO for FOT Cranes (2T & 5T) (S19) Procurement & PO for FOT or Postocks (S21) Procurement & PO for Transformers (Tx 07 & 08) (S17) Procurement & PO for Control & Monitoring System (S18) Procurement & PO for FIS System (S10) Procurement & PO for FIS (S17) Procurement & PO for FIS (S10) Jbmission angement Drawings Prepare & Submit General Arrangement Drawings by PM Review & Comment on General Arrangement Drawings Review & Comment on Civil Requirment Drawings Review & Comment on Civil Requirment Drawings by PM Prepare & Submit Civil Requirment Drawings	90) 900 900 900 900 900 900 900 900 900	23-Oct-19 23-Oct-19 23-Oct-19 23-Oct-19 21-Jan-20 21-Jan-20 21-Jan-20 21-Jan-20 21-Jan-20 21-Jan-20 20-Apr-20 20-Apr-20 05-Jul-20 05-Jul-20 20-Feb-20 19-Mar-20 16-Apr-20 27-Dec-19 05-May-20 02-Jun-20	08-Feb-24 20-Jan-20 20-Jan-20 20-Jan-20 19-Apr-20 19-Apr-20 19-Apr-20 19-Apr-20 19-Apr-20 19-Apr-20 18-Jul-20 23-Aug-20 23-Aug-20 19-Feb-20 18-Mar-20 19-Feb-20 13-Mar-20 04-May-20 01-Jun-20 29-Jun-20 27-Jul-20	23-Oct-19 23-Oct-19 23-Oct-19 23-Oct-19 26-May-20 26-May-20 26-May-20 26-May-20 26-May-20 26-May-20 26-May-20 26-May-20 05-Jul-20 05-Jul-20 22-Nov-19 20-Feb-20 12-Apr-20 10-May-20 27-Dec-19 01-Jun-20 29-Jun-20 29-Jun-20	20-Jan-20 20-Jan-20 20-Jan-20 23-Aug-20 23-Aug-20 23-Aug-20 23-Aug-20 23-Aug-20 23-Aug-20 23-Aug-20 23-Aug-20 23-Aug-20 23-Aug-20 19-Feb-20 18-Mar-20 09-May-20 06-Jun-20 28-Jun-20 26-Jul-20 23-Aug-20 33-Aug-20 28-Jun-20	0 0 0 126 216 126 36 126 36 36 36 0 0 0 0 0 0 0 0 24 24 24 24 0 0 27 27 27	fflue	ent Po	olishin	g Plant	t - Ma	ain Wo		-				
AS013500 Section 1 Major Plant & AS103100 AS103120 AS103140 AS103140 AS103160 AS103200 AS103200 AS103200 AS103200 AS103200 AS103200 AS103300 AS103300 AS103300 AS103300 AS101300 Civil & Dime AS1021100 AS102120 AS102130	Contractor's Other Cost Contractor's Other Cost Contractor's Other C	90) 900 900 900 900 900 900 900 900 900	23-Oct-19 23-Oct-19 23-Oct-19 23-Oct-19 21-Jan-20 21-Jan-20 21-Jan-20 21-Jan-20 21-Jan-20 21-Jan-20 20-Apr-20 20-Apr-20 05-Jul-20 05-Jul-20 20-Feb-20 19-Mar-20 16-Apr-20 27-Dec-19 05-May-20 02-Jun-20	08-Feb-24 20-Jan-20 20-Jan-20 20-Jan-20 19-Apr-20 19-Apr-20 19-Apr-20 19-Apr-20 19-Apr-20 19-Apr-20 18-Jul-20 23-Aug-20 23-Aug-20 19-Feb-20 18-Mar-20 19-Feb-20 13-Mar-20 04-May-20 01-Jun-20 29-Jun-20 27-Jul-20	23-Oct-19 23-Oct-19 23-Oct-19 23-Oct-19 26-May-20 26-May-20 26-May-20 26-May-20 26-May-20 26-May-20 26-May-20 26-May-20 05-Jul-20 05-Jul-20 22-Nov-19 20-Feb-20 12-Apr-20 10-May-20 27-Dec-19 01-Jun-20 29-Jun-20 29-Jun-20	20-Jan-20 20-Jan-20 20-Jan-20 23-Aug-20 23-Aug-20 23-Aug-20 23-Aug-20 23-Aug-20 23-Aug-20 23-Aug-20 23-Aug-20 23-Aug-20 19-Feb-20 18-Mar-20 09-May-20 06-Jun-20 28-Jun-20 26-Jul-20 23-Aug-20	0 0 0 126 216 126 36 126 36 36 36 0 0 0 0 0 0 0 0 24 24 24 24 0 0 27 27 27	fflue	ent Po ties a	olishin nd E&	g Plant	t - Ma rks fo	ain Wo		-		iliteis		



)	Activity Name	Original Early Start I Duration	Early Finish Late Start	Late Finish	Total 9 Float J A S	G O N		ASOND							
ectrical Sch	nematic Drawings				3 -2 -1	12	3 4 5 6 7 8 9 1	1 1 13 1 1	16 1 1 1	20 2 2 2	2 25 2 2 28 2 3 3 32 3	3 3 3 3 37	3 3 40 4 4 4	444444444	5 5 52 5 5
S102150	Prepare & Submit Elec. Schematic Drawings	90 06-Jan-20 0	04-Apr-20 06-Jan-20	04-Apr-20	0		-		+			-+			
S102160	Review & Comment on Elec. Schematic Drawings by PM		2-May-20 12-Apr-20	· · ·	7										
S102170	Revise & Re-submit Elec. Schematic Drawings	· · ·	0-May-20 10-May-20		7										
S102180	Review & Accept of Elec. Schematic Drawings by PM	28 31-May-20 2	27-Jun-20 07-Jun-20	04-Jul-20	7										
V System No	0.1														
S102200	Prepare & Submit Wiring Dwgs, Cable Schedule & Design Cal.	90 05-Feb-20 04	4-May-20 05-Feb-20	04-May-20	0										
S102210	Review & Comment on Wiring Dwgs, Cable Schedule & Design Cal.)1-Jun-20 01-Jun-20		27										
S102220	Revise & Re-submit Wiring Dwgs, Cable Schedule & Design Cal.	28 02-Jun-20 2	29-Jun-20 29-Jun-20	26-Jul-20	27										
S102230	Review & Accept of Wiring Dwgs, Cable Schedule & Design Cal.	28 30-Jun-20 2	27-Jul-20 27-Jul-20	23-Aug-20	27										
S102300	Prepare & Submit the Schedule, Design Cal. & Fixing Details of Equipment	75 19-Mar-20 0)1-Jun-20 04-Jun-20	17-Aug-20	77										
S102310	Review & Comment on the Schedule, Design Cal. & Fixing Details of Equipment	28 02-Jun-20 2	29-Jun-20 18-Aug-20	14-Sep-20	77										
S102320	Revise & Re-submit the Schedule, Design Cal. & Fixing Details of Equipment	28 30-Jun-20 2	27-Jul-20 15-Sep-20	12-Oct-20	77										
S102330	Review & Accept of the Schedule, Design Cal. & Fixing Details of Equipment	28 28-Jul-20 24	4-Aug-20 13-Oct-20	09-Nov-20	77										
luent Pump	ping Station No. 1														
S112200	Prepare & Submit Wiring Dwgs, Cable Schedule & Design Cal.	90 05-Feb-20 04	4-May-20 05-Feb-20	04-May-20	0										
S112210	Review & Comment on Wiring Dwgs, Cable Schedule & Design Cal.	28 05-May-20 0)1-Jun-20 01-Jun-20	28-Jun-20	27										
S112220	Revise & Re-submit Wiring Dwgs, Cable Schedule & Design Cal.	28 02-Jun-20 2	29-Jun-20 29-Jun-20	26-Jul-20	27										
S112230	Review & Accept of Wiring Dwgs, Cable Schedule & Design Cal.	28 30-Jun-20 2	27-Jul-20 27-Jul-20	23-Aug-20	27										
S112300	Prepare & Submit the Schedule, Design Cal. & Fixing Details of Equipment	75 19-Mar-20 0)1-Jun-20 19-Mar-20	01-Jun-20	0										
S112310	Review & Comment on the Schedule, Design Cal. & Fixing Details of Equipment	28 02-Jun-20 2	29-Jun-20 06-Jul-20	02-Aug-20	34										
S112320	Revise & Re-submit the Schedule, Design Cal. & Fixing Details of Equipment	28 30-Jun-20	27-Jul-20 03-Aug-20	30-Aug-20	34										
5112330	Review & Accept of the Schedule, Design Cal. & Fixing Details of Equipment		4-Aug-20 31-Aug-20		34										
ilding Servi				· ·											
S113100	Prepare & Submit BS Works Design & Dwgs UV System No.1 & Effluent Pumping Station No.1	90 05-Mav-20 0	2-Aug-20 26-May-20	23-Aua-20	21										
	Prepare & Submit FS Works Design & Dwgs UV System No.1 & Effluent Pumping Station No.1	-	31-Jul-20 02-Jun-20	-	0										
	Design for Sludge Digesters & Distribution Chamber, SD Bldg, CHP			01.00.20											
		Didy,etc													
	Materials Procurement	· · · · · · · · · · · · · · · · · · ·													
023100	Procurement & PO for Sludge Screening System (S2)		6-Jun-20 24-Jan-20		35										
)23120	Procurement & PO for Sludge Thickening System (S3)		17-Apr-20 24-Jan-20		65										
023140	Procurement & PO for Sludge Digestion System (S5)	· ·	14-Oct-20 30-Apr-20		12		· · · · · · · · · · · · · · · · · · ·								
023160	Procurement & PO for Sludge Dewatering System (S6)		17-Apr-20 23-Feb-20		95										
023180	Procurement & PO for THP System (S4)		17-Apr-20 12-Dec-19		22										
023200	Procurement & PO for Biogas Storage & Pre-Treatment (S7)		17-Apr-20 02-Dec-19	· · ·	12										
023210	Procurement & PO for H2S Removal System (S7)	· · ·	14-Oct-20 26-May-20		38										
023220	Procurement & PO for CHP System (S8)	· · ·	14-Oct-20 10-May-20		22			·····							
023240	Procurement & PO for Waste Gas Burning System (S9)		14-Oct-20 07-Jul-20		80										
023260	Procurement & PO for Plant Service Water System (S12)		14-Oct-20 25-Jun-20		68										
023270	Procurement & PO for Reclaimed Water Utilisation (S13)	· · · · · · · · · · · · · · · · · · ·	14-Oct-20 07-Jul-20		80										
023280	Procurement & PO for SAS Pumping System (S14)	· ·	14-Oct-20 01-May-20		13										
023290	Procurement & PO for Pipeworks & Associated Valves		21-Apr-21 03-Feb-21		42										
023300	Procurement & PO for Transfomers (S17)		3-Mar-21 25-Dec-20	· ·	31										
023320	Procurement & PO for 11 kV Switchboard (S17)		23-Mar-21 25-Dec-20		31										
023340	Procurement & PO for 380V Switchboard (S17)		23-Mar-21 25-Dec-20		31										
023380	Procurement & PO for Control & Monitoring System (S18)		06-Jun-21 28-Dec-20		19										
023400	Procurement & PO for Lifting Appliances (S19)		17-Apr-20 01-Jan-20		42		-+++++++++++++-		<u>.</u>						
023420	Procurement & PO for DO System (S21)		2-Jan-21 28-Dec-20		164										
023440	Procurement & PO for Stoplog (S21)		3-Mar-21 04-Jan-21		81										
023460	Procurement & PO for Penstock (S21)		3-Mar-21 04-Jan-21		81										
)23480	Procurement & PO for Sewage Pump (S21)		1-Feb-21 16-Nov-20		32										
023500	Procurement & PO for Process Water Pump (S21)		1-Feb-21 16-Nov-20		32					↓				.	
023520	Procurement & PO for External Sludge Transfer Pump (S21)		1-Feb-21 26-Feb-21		134										
023540	Procurement & PO for THP Cooling Pump (S21)		3-Mar-21 27-Jan-21		104										
023560	Procurement & PO for Ferric Chloride Storage Tank (S21)		14-Oct-20 28-Dec-20		254										
023580	Procurement & PO for Ferric Chloride Dosing Pump (S21)		14-Oct-20 28-Dec-20		254										
023600	Procurement & PO for Temporary Primary Sludge Pump (S21)	· · ·	14-Oct-20 28-Dec-20		254			<u> </u>							
)23620	Procurement & PO for Elec. Materials	180 18-Apr-20 1	14-Oct-20 03-Sep-20	01-Mar-21	138										
ign & Subn															
neral Arran	gement Drawings														
6020100	Prepare & Submit General Arrangement Drawings	90 11-Oct-19 0	8-Jan-20 30-Oct-19	27-Jan-20	19										
6020110	Review & Comment on General Arrangement Drawings by PM	28 09-Jan-20 0	5-Feb-20 28-Jan-20	24-Feb-20	19										
020120	Revise & Re-submit General Arrangement Drawings	28 06-Feb-20 04	4-Mar-20 25-Feb-20	23-Mar-20	19										
6020130	Review & Accept of General Arrangement Drawings by PM	28 05-Mar-20 0	01-Apr-20 24-Mar-20	20-Apr-20	19										
il & Dimens	sional / Tolerance Requirement Drawings														
020200	Prepare & Submit Civil Requirement Drawings (from formation level up to +8mPD) -KD2A	135 10-Nov-19 2	23-Mar-20 21-Jan-20	03-Jun-20	72										
	File Name: DE/2018/03 R0	<			~	ontr	nct No. DE/201	8/03				Date	Revisio	n Checked	App
	Layout: DE1803 (R0) - WBS			a 1 • • • •			•	-		-	2	24-Oct-19	Rev.0	AI	KM
				Shek Wu	Hui Efflue	ent P	olishing Plant -	Main W	orks Sta	age 1	-				
			Sidestrea	m Treatm	nent Facili	ties a	nd E&M Work	s for Slug	ge Treat	ment F	aciliteis 📙				
	Actual Progress														
JE	Page 3 of 10					N/-	ster Programn								

)	Activity Name	Original E Duration	Early Start	Early Finish	Late Start	Late Finish	Total Float	9 JAS 3-2-1	2020 ONDJFMAMJJ 1234567891	A S O N D J 1 1 13 1 1 16	202 FMAMJ 1 1 20 2 4	1 JASON 2222252		2022 MJJA 32 3 3 3 4			2023 M J J A S O 44 4 4 4 4 4 4	NDJFN 5555255
S020210	Review & Comment on Civil Requirement Drawings by PM (from formation level up to +8mPD)	28 24	-Mar-20	20-Apr-20	05-Jun-20	02-Jul-20	73											
S020220	Revise & Re-submit Civil Requirement Drawings (from formation level up to +8mPD)	28 21	1-Apr-20	18-May-20	03-Jul-20	30-Jul-20	73											
S020230	Review & Accept of Civil Requirement Drawings by PM (from formation level up to +8mPD)				31-Jul-20		73											
020300	Prepare & Submit Civil Requirement Drawings (remaining) -KD2B	150 16	S-Jun-20	12-Nov-20	28-Aug-20	24-Jan-21	73											
6020310	Review & Comment on Civil Requirement Drawings by PM (remaining)				03-Apr-21	30-Apr-21	141											
5020320	Revise & Re-submit Civil Requirement Drawings (remaining)				01-May-21	,	141							· · · · · · · · · · · · · · · · · · ·				· · · · · · · · · · · · · · · · · · ·
5020330	Review & Accept of Civil Requirement Drawings by PM (remaining)	28 08	3-Jan-21	04-Feb-21	29-May-21	25-Jun-21	141											
	hematic Drawings																	
S021200	Prepare & Elec. Schematic Drawings (from formation level up to +8mPD) -KD2A				20-Dec-19													
S021210	Review & Comment on Elec. Schematic Drawings by PM (from formation level up to +8mPD)				05-Jun-20	02-Jul-20												
S021220	Revise & Re-submit Elec. Schematic Drawings (from formation level up to +8mPD)		· ·		03-Jul-20	30-Jul-20	83		······································									
S021230	Review & Accept of Elec. Schematic Drawings by PM (from formation level up to +8mPD)				31-Jul-20		83											
S021300	Prepare & Submit Elec. Schematic Drawings (remaining) -KD2B				28-Aug-20		83											
S021310	Review & Comment on Elec. Schematic Drawings by PM (remaining)				03-Apr-21	30-Apr-21	151											
S021320	Revise & Re-submit Elec. Schematic Drawings (remaining)				01-May-21		151											
S021330	Review & Accept of Elec. Schematic Drawings by PM (remaining)	28 29-	-Dec-20	25-Jan-21	29-May-21	25-Jun-21	151											
udge Scree																		
S022200	Prepare & Submit Wiring Dwgs, Cable Schedule & Design Cal.				24-Mar-20													
S022210	Review & Comment on Wiring Dwgs, Cable Schedule & Design Cal.			•	02-Oct-20													
S022220	Revise & Re-submit Wiring Dwgs, Cable Schedule & Design Cal.				30-Oct-20													
S022230	Review & Accept of Wiring Dwgs, Cable Schedule & Design Cal.				27-Nov-20		31		······································									
S022300	Prepare & Submit the Schedule, Design Cal. & Fixing Details of Equipment				05-Oct-20	02-Apr-21	144											
S022310	Review & Comment on the Schedule, Design Cal. & Fixing Details of Equipment				03-Apr-21	30-Apr-21	144											
S022320	Revise & Re-submit the Schedule, Design Cal. & Fixing Details of Equipment				01-May-21		144											
5022330 Idao Thioka	Review & Accept of the Schedule, Design Cal. & Fixing Details of Equipment	28 05	-Jan-21	UI-FED-21	29-May-21	∠o-Jun-21	144											
	ening (STh)	100		04	04.11	10.0	1	÷	· • <mark>- • • • • • • • • • • • • • • • • • </mark>			·		; ;;;;;-				
5032200	Prepare & Submit Wiring Dwgs, Cable Schedule & Design Cal.			-	24-Mar-20													
5032210	Review & Comment on Wiring Dwgs, Cable Schedule & Design Cal.				02-Apr-21	29-Apr-21	213											
S032220	Revise & Re-submit Wiring Dwgs, Cable Schedule & Design Cal.				30-Apr-21	27-May-21	213											
S032230	Review & Accept of Wiring Dwgs, Cable Schedule & Design Cal.				28-May-21	24-Jun-21	213											
5032300	Prepare & Submit the Schedule, Design Cal. & Fixing Details of Equipment				01-Nov-20		171		· • • • • • • • • • • • • • • • • • • •					·				
S032310	Review & Comment on the Schedule, Design Cal. & Fixing Details of Equipment				30-Apr-21	27-May-21	171											
S032320	Revise & Re-submit the Schedule, Design Cal. & Fixing Details of Equipment				28-May-21	24-Jun-21	171											
S032330	Review & Accept of the Schedule, Design Cal. & Fixing Details of Equipment	28 05	-Jan-21	01-Feb-21	25-Jun-21	22-Jul-21	171											
	rolysis Process (THP)																	
S042200	Prepare & Submit Wiring Dwgs, Cable Schedule & Design Cal.			· · ·	04-Nov-20		194		······································									
S042210	Review & Comment on Wiring Dwgs, Cable Schedule & Design Cal.				03-Apr-21	30-Apr-21	194											
S042220	Revise & Re-submit Wiring Dwgs, Cable Schedule & Design Cal.				01-May-21	28-May-21	194											
S042230	Review & Accept of Wiring Dwgs, Cable Schedule & Design Cal. Prepare & Submit the Schedule. Design Cal. & Fixing Details of Equipment					25-Jun-21	194 296											
S042300					•	12-Aug-21												
S042310	Review & Comment on the Schedule, Design Cal. & Fixing Details of Equipment Revise & Re-submit the Schedule, Design Cal. & Fixing Details of Equipment				10-Sep-21	09-Sep-21	296 296		· <mark></mark>							• • • • • • • • • • • • • • •		+
S042320 S042330	Revise & Accept of the Schedule, Design Cal. & Fixing Details of Equipment				•	07-Oct-21 04-Nov-21												
		20 10-	-Dec-20	12-Jan-21	00-001-21	04-1100-21	290											
udge Digest		100 17	7 1 00	10 D 00	00 1 00	05 D 00	10											
S052200	Prepare & Submit Wiring Dwgs, Cable Schedule & Design Cal.					25-Dec-20	12											
S052210	Review & Comment on Wiring Dwgs, Cable Schedule & Design Cal.				26-Dec-20	22-Jan-21	12		·+ <mark></mark> + <u>+</u> ++++++++++++					·				
S052220	Revise & Re-submit Wiring Dwgs, Cable Schedule & Design Cal.				23-Jan-21	19-Feb-21	12											
S052230	Review & Accept of Wiring Dwgs, Cable Schedule & Design Cal.				20-Feb-21	19-Mar-21	12											
S052300	Prepare & Submit the Schedule, Design Cal. & Fixing Details of Equipment				29-Jun-20	25-Dec-20	12											
S052310	Review & Comment on the Schedule, Design Cal. & Fixing Details of Equipment		-Dec-20		26-Dec-20	22-Jan-21	12											
S052320	Revise & Re-submit the Schedule, Design Cal. & Fixing Details of Equipment				23-Jan-21	19-Feb-21	12											
S052330	Review & Accept of the Schedule, Design Cal. & Fixing Details of Equipment	∠o 08-	-160-21	01-1Via[-2]	20-Feb-21	19-Mar-21	12											
	tering (SDe)	100 05	Mar 00	01 Aug 00	04 Mar 00	10 000 00	10											
S062200	Prepare & Submit Wiring Dwgs, Cable Schedule & Design Cal.			-	24-Mar-20													
S062210	Review & Comment on Wiring Dwgs, Cable Schedule & Design Cal.				13-Dec-20		103											
S062220	Revise & Re-submit Wiring Dwgs, Cable Schedule & Design Cal.				10-Jan-21	06-Feb-21	103		· <mark> - - - - - - - - - </mark>									÷
S062230	Review & Accept of Wiring Dwgs, Cable Schedule & Design Cal.				07-Feb-21	06-Mar-21	103											
S062300	Prepare & Submit the Schedule, Design Cal. & Fixing Details of Equipment				14-Jul-20	09-Jan-21	71											
S062310	Review & Comment on the Schedule, Design Cal. & Fixing Details of Equipment Revise & Re-submit the Schedule, Design Cal. & Fixing Details of Equipment				10-Jan-21	06-Feb-21	71											
S062320 S062330	Revise & Re-submit the Schedule, Design Cal. & Fixing Details of Equipment Review & Accept of the Schedule, Design Cal. & Fixing Details of Equipment				07-Feb-21 07-Mar-21	06-Mar-21 03-Apr-21	71											
	ge & Pre-Treatment (BSPT)	20 20-	000-20	22-Jai 1-2 1	UT IVICITZ I	00- <i>n</i> pi-21	/ 1	+	*									
-		150 1	7 101 00	10 Dec 00	04 4.00	00 lac 04												
S072200	Prepare & Submit Wiring Dwgs, Cable Schedule & Design Cal.				-	20-Jan-21	38 55											
S072210	Review & Comment on Wiring Dwgs, Cable Schedule & Design Cal.					06-Mar-21	55											
S072220 S072230	Revise & Re-submit Wiring Dwgs, Cable Schedule & Design Cal. Review & Accept of Wiring Dwgs, Cable Schedule & Design Cal.				07-Mar-21	03-Apr-21 01-May-21	55											
0012230				01-1VIa1-21	04-Apr-21	01-iviay-∠1	55				-	<u></u>	<u></u>		to 1	Povid	Ohaala	<u></u>
	File Name: DE/2018/03 R0	i.						C	ontract No. DE/201	8/03				Dat		Revision	Checked	
	Layout: DE1803 (R0) - WBS					Shek M.	Hui F		ent Polishing Plant	-	is Stano 1			24-Oct-19	9	Rev.0		KM
	TASK filter: All Activities Milestone			-					-		-							
	Actual Progress			S	idestrea	m Treatm	nent Fa	acilit	ties and E&M Work	is for Sluge	reatmen	t Facilite	eis					
JE									Master Programn	ne								
										-								

tivity ID	Activity Name	Origina		Early Finish	Late Start	Late Finish	Total 9		202		202 ⁻							202
		Duration	n					-1 1 2 3 4 5 (J A S O N D J 1 1 1 13 1 1 16							J J A S O N 4 4 4 4 49 5	5 52 5 54 !
AS072300	Prepare & Submit the Schedule, Design Cal. & Fixing Details of Equipment	120	0 30-Sep-20	27-Jan-21	07-Nov-20	06-Mar-21	38											
AS072310	Review & Comment on the Schedule, Design Cal. & Fixing Details of Equip		8 28-Jan-21	24-Feb-21	07-Mar-21	03-Apr-21	38											
AS072320	Revise & Re-submit the Schedule, Design Cal. & Fixing Details of Equipme		8 25-Feb-21	24-Mar-21	04-Apr-21	01-May-21	38											
AS072330	Review & Accept of the Schedule, Design Cal. & Fixing Details of Equipmer	nt 28	8 25-Mar-21	21-Apr-21	02-May-21	29-May-21	38											
	at & Power Generation (CHP)																	
AS082200	Prepare & Submit Wiring Dwgs, Cable Schedule & Design Cal.	180			09-Jul-20		22											
AS082210	Review & Comment on Wiring Dwgs, Cable Schedule & Design Cal.	28				23-Feb-21	44											
AS082220	Revise & Re-submit Wiring Dwgs, Cable Schedule & Design Cal.	28			06-Mar-21	02-Apr-21	54											
AS082230	Review & Accept of Wiring Dwgs, Cable Schedule & Design Cal.	28		07-Mar-21	03-Apr-21	30-Apr-21	54											
AS082300	Prepare & Submit the Schedule, Design Cal. & Fixing Details of Equipment		0		07-Sep-20	05-Mar-21	22											
AS082310	Review & Comment on the Schedule, Design Cal. & Fixing Details of Equip				06-Mar-21	02-Apr-21	22											
AS082320	Revise & Re-submit the Schedule, Design Cal. & Fixing Details of Equipme				03-Apr-21	30-Apr-21	22											
AS082330	Review & Accept of the Schedule, Design Cal. & Fixing Details of Equipmer	nt 28	8 09-Apr-21	06-May-21	01-May-21	28-May-21	22											
	Iming System (WGB)				04.11 00													
AS092200	Prepare & Submit Wiring Dwgs, Cable Schedule & Design Cal.	150			04-Nov-20		80			· · · · · · · · · · · · · · · · · · ·				÷;;;;;;;;;;;;;				
AS092210	Review & Comment on Wiring Dwgs, Cable Schedule & Design Cal.	28				30-Apr-21	80											
AS092220	Revise & Re-submit Wiring Dwgs, Cable Schedule & Design Cal.	28			01-May-21	28-May-21	80											
AS092230	Review & Accept of Wiring Dwgs, Cable Schedule & Design Cal.	28			29-May-21		80											
AS092300	Prepare & Submit the Schedule, Design Cal. & Fixing Details of Equipment		0 30-Sep-20		15-Apr-21	11-Sep-21	197											
AS092310	Review & Comment on the Schedule, Design Cal. & Fixing Details of Equip		8 27-Feb-21		12-Sep-21	09-Oct-21	197											+-+
AS092320	Revise & Re-submit the Schedule, Design Cal. & Fixing Details of Equipme			23-Apr-21	10-Oct-21	06-Nov-21	197 197											
AS092330	Review & Accept of the Schedule, Design Cal. & Fixing Details of Equipmer Nater System (PSW)	nt 28	ο 24-Apr-21	21-May-21	07-INOV-21	04-Dec-21	197											
		15	10 4	10 Jan 01	00 0+ 00	Of Mag Of	<u></u>											
AS122200	Prepare & Submit Wiring Dwgs, Cable Schedule & Design Cal.	150	0			21-Mar-21	68											
AS122210	Review & Comment on Wiring Dwgs, Cable Schedule & Design Cal.	28				30-Apr-21	80				<u></u>	·						+-+-+-
AS122220	Revise & Re-submit Wiring Dwgs, Cable Schedule & Design Cal.	28			01-May-21	,	80											
AS122230	Review & Accept of Wiring Dwgs, Cable Schedule & Design Cal.	28			29-May-21	25-Jun-21	80 68											
AS122300	Prepare & Submit the Schedule, Design Cal. & Fixing Details of Equipment				21-Jan-21													
AS122310	Review & Comment on the Schedule, Design Cal. & Fixing Details of Equip			· ·	21-May-21	17-Jun-21	68											
AS122320	Revise & Re-submit the Schedule, Design Cal. & Fixing Details of Equipme					15-Jul-21	68 68											+
AS122330	Review & Accept of the Schedule, Design Cal. & Fixing Details of Equipmer	11 20	8 09-May-21	05-Jun-21	16-Jul-21	12-Aug-21	68											
	ter Utilisation (RWU)			10 1 01	04.01 00	00.0												
AS132200	Prepare & Submit Wiring Dwgs, Cable Schedule & Design Cal.		0 16-Aug-20		04-Nov-20		80											
AS132210	Review & Comment on Wiring Dwgs, Cable Schedule & Design Cal.	28			03-Apr-21	30-Apr-21	80											
AS132220	Revise & Re-submit Wiring Dwgs, Cable Schedule & Design Cal.	28			01-May-21	28-May-21	80											
AS132230	Review & Accept of Wiring Dwgs, Cable Schedule & Design Cal.	28			29-May-21	25-Jun-21	80											
AS132300	Prepare & Submit the Schedule, Design Cal. & Fixing Details of Equipment					12-Aug-21	152											
AS132310	Review & Comment on the Schedule, Design Cal. & Fixing Details of Equip Revise & Re-submit the Schedule, Design Cal. & Fixing Details of Equipme					•	152											
AS132320 AS132330						07-Oct-21	152											
	Review & Accept of the Schedule, Design Cal. & Fixing Details of Equipmer ted Sludge Pumping Station (SAS)	11 20	8 09-May-21	05-Jun-21	08-Oct-21	04-1100-21	152											
		144	0 07 hun 00	10 Nov 00	10 10 00	OC New OO	10											
	Prepare & Submit Wiring Dwgs, Cable Schedule & Design Cal.	140				26-Nov-20	13											
	Review & Comment on Wiring Dwgs, Cable Schedule & Design Cal.	28		11-Dec-20			28											
AS142220	Revise & Re-submit Wiring Dwgs, Cable Schedule & Design Cal. Review & Accept of Wiring Dwgs, Cable Schedule & Design Cal.	28			09-Jan-21		28 28											
AS142230 AS142300	Prepare & Submit the Schedule, Design Cal. & Fixing Details of Equipment	28		28-Nov-20	06-Feb-21	05-Mar-21 11-Dec-20	20											+-+-+-+-
AS142300 AS142310	Review & Comment on the Schedule, Design Cal. & Fixing Details of Equipment		8 29-Nov-20		0		13											
AS142310 AS142320	Revise & Re-submit the Schedule, Design Cal. & Fixing Details of Equipme		8 27-Dec-20		09-Jan-21		13											
AS142320 AS142330	Review & Accept of the Schedule, Design Cal. & Fixing Details of Equipmer		8 24-Jan-21		09-Jan-21 06-Feb-21		13											
	onitoring System		5 24-0d11-21	201 00-21	00-1-00-21	00-1via(-21	15											
AS182200	Prepare & Submit Wiring Dwgs, Cable Schedule & Design Cal.	00	10 10 May 20	16-Aug-20	07. lup 20	04-Son 20	10											
AS182200 AS182210	Review & Comment on Wiring Dwgs, Cable Schedule & Design Cal.	90	8 17-Aug-20				21											
AS182210 AS182220	Revise & Re-submit Wiring Dwgs, Cable Schedule & Design Cal.	20	8 14-Sep-20		07-Sep-20 05-Oct-20		21											
AS182220 AS182230	Review & Accept of Wiring Dwgs, Cable Schedule & Design Cal.	28	· ·	08-Nov-20			21											
AS182230 AS182300	Prepare & Submit the Schedule, Design Cal. & Fixing Details of Equipment						19											
AS182300	Review & Comment on the Schedule, Design Cal. & Fixing Details of Equipment		8 16-Sep-20		05-Oct-20		19											
AS182310 AS182320	Review & Comment on the Schedule, Design Cal. & Fixing Details of Equipme Revise & Re-submit the Schedule, Design Cal. & Fixing Details of Equipme		8 14-Oct-20		02-Nov-20		19											
	Review & Accept of the Schedule, Design Cal. & Fixing Details of Equipmer			08-Dec-20			19											
Lifting Appliance				00 000 20	20 1107 20	2. 00020												
AS192200	Prepare & Submit Wiring Dwgs, Cable Schedule & Design Cal.	120	0 18-Anr-20	15-Aug-20	30-May-20	26-Sen-20	42											
AS192200 AS192210	Review & Comment on Wiring Dwgs, Cable Schedule & Design Cal.		8 16-Aug-20		-		74											
AS192210	Revise & Re-submit Wiring Dwgs, Cable Schedule & Design Cal.	28			26-Nov-20		74											
AS192230	Review & Accept of Wiring Dwgs, Cable Schedule & Design Cal.	28	· ·	07-Nov-20			74											
AS192300	Prepare & Submit the Schedule, Design Cal. & Fixing Details of Equipment		5 01-Aug-20		12-Sep-20		42											
AS192310	Review & Comment on the Schedule, Design Cal. & Fixing Details of Equiphicit				26-Nov-20		42											
AS192320	Revise & Re-submit the Schedule, Design Cal. & Fixing Details of Equipme			09-Dec-20			42											****
							·- <u>[:</u> ::			<u></u>				Dat	te l	Revision	Checked	Approv
		Remaining Work					(Contract No	. DE/20	18/03				24-Oct-19		ev.0		KM
	Layout: DE1803 (R0) - WBS	Critical Activity				Shek Wu	Hui Efflu	ent Polishir	g Plant	- Main Wor	ks Stage 1				9 RE	v. U		
	TASK filter: All Activities	Milestone							-		-	• [ie					
		Astrial Drawness		i Si	idestrear	n ireatm	ent Facil	ities and E8	UVI WO	KS TOP SIUGE	reatment	t Facilite	IS				1	1
		Actual Progress								-								
JE	Page 5 of 10	Actual Progress						Master P		-								



•	•	TVIII COLO IC
		Actual Progress

JEC

Page 6 of 10

Sidestream Treatment Facilities and E&M Works for Sluge Treatment Faciliteis Master Programme

M	20 11 J	22 J	A	S	0	N	D	J	F	М	A	М	20	23 J	А	S	0 49	N	D	J	F	20 M	24 A	М	J
32	2 3	3	3	3	37	3	3	40	4	4	4	44	4	4	4	4	49	5	5	52	5	54	5	5	J 5
				¦																					
¦			 	¦							 														
	ļ																								
	+	+	+ 	·																					
	+			¦																					
	+																								
:	:	:	:	:				: :				:							_						
	24			ate 19				F Rev.		visi	ion		A		Che	ecł	kec		-	ر M>	Ap	pro	ove	d	
	4	<u> </u>	υĽ				+ ^r	⊷ ۷.					ť						ť	uvi					
																			Ţ						
							+						+						+						
							1						1												

Activity ID	Activity Name	Original	Early Start	Early Finish	Late Start	Late Finish	Total	9		202	20			2021			
		Duration	Lany olan	Lang	Lato olait		Float	J A S O N 3 -2 -1 1 2	D J F M	A M J	J A S C	DND.	J F M A	M J J A			MA
AS201460	FSD Comment / Approval	180	27-Jan-21	25-Jul-21	19-Feb-21	17-Aug-21	23			100	· · · · ·						
Major Plant &	Materials Procurement																
AS153100	Procurement & PO for Deammonification Sidestream Treatment Facilities	75	09-May-21		22-Jun-21	04-Sep-21	44										
AS153120 Civil Works Co	Fabrication & Delivery of Deammonification Sidestream Treatment Facilities	300	23-Jul-21	18-May-22	05-Sep-21	01-Jul-22	44										
AS161100	Ground Investigation	45	14-Aug-20	27-Sep-20	09-Oct-20	22-Nov-20	56										
AS161120	Site Clearance	15	02-Oct-20	•	05-Oct-20 06-Dec-20	22-1\0v-20 20-Dec-20	65										
AS161140	Foundation / Pilings	120	21-Dec-20		21-Dec-20	19-Apr-21	0					🖕	÷÷÷				
AS161160	ELS / Substructure	120	20-Apr-21	17-Aug-21	20-Apr-21	17-Aug-21	0								1		
AS161180	Superstructure	210	18-Aug-21	15-Mar-22	-	15-Mar-22	0										—
AS161200	Waterproofing	45	01-Mar-22		01-Mar-22	14-Apr-22	0										
AS161220	External & Internal Finishes - 1st Fix	90	03-Apr-22		03-Apr-22	01-Jul-22	0										
AS161240 AS161260	External & Internal Finishes - 2nd Fix Landscaping & Establishment Works	90 180		29-Sep-22 28-Dec-22		28-May-23 08-Mar-24	241 436										
E&M Installati		100	02-JUP22	20-Dec-22	11-0ep-20	00-11121-24	430					+++++					·++
AS154100	E&M Installation of Deammonification Sidestream Treatment Facilities	240	02-Jul-22	26-Feb-23	02-Jul-22	26-Feb-23	0										
AS154120	Installation of Electrical Supply Systems	180	30-Oct-22		30-Oct-22		0										
AS154160	FS Installation - Conduits, Trunking, & Pipeworks	180	02-Jul-22	28-Dec-22	02-Aug-22	28-Jan-23	31										
AS154180	FS Installation - Cable Laying, Termination, Associated Fitting & Field Devices	120	29-Dec-22		29-Jan-23		31										.iii
AS154200	BS Fitting Installation - Conduits, Trunking, & Ductworks	180	02-Jul-22		-		61										
AS154220 AS154240	BS Fitting Installation - Cable Laying, Termination, Associated Fitting & Field Devices Installation of Control & Monitoring System	90	29-Dec-22 29-Nov-22	28-Mar-23 28-Mar-23			61 31										
AS154240 AS154260	Installation of CCTV System	120 90	13-Jan-23		28-Feb-23	28-Apr-23 28-May-23	46										
AS154280	Installation of Gas Detection System	60	27-Feb-23			28-May-23	31										
Testing & Com			27 1 00 20	21 7 (0) 20	00 ma 20	20 May 20											
AS155100	SAT for Deammonification Sidestream Treatment Facilities	30	29-Apr-23	28-May-23	29-Apr-23	28-May-23	0										
AS155200	Phase 1 Commissioning Tests	180		24-Nov-23			0										
AS155300	Phase 2 Commissioning Tests	45	24-Jan-24	08-Mar-24	24-Jan-24	08-Mar-24	0										
Section 4 -	UV System No. 1 & Effluent Transfer Pumping Station No. 1																
Major Plant &	Materials Fabrication & Delivery																
AS104100	Fabrication & Delivery of UV Disinfection System (S10)	300	-	20-Jun-21			77										
AS104120	Fabrication & Delivery of Lift-up Pumps (S11)	300	<u> </u>	20-Jun-21			64										
AS104140	Fabrication & Delivery of Transfer Pumps (S13)	300	•	20-Jun-21		10-Oct-21	112										
AS104160 AS104180	Fabrication & Delivery of FRP Cover (S11) Fabrication & Delivery of EOT Cranes (2T & 5T) (S19)	240 240	25-Aug-20 25-Aug-20	21-Apr-21	09-Jan-21 28-Sep-20	05-Sep-21 25-May-21	137 34										· • - • • • • • • • •
AS104180 AS104200	Fabrication & Delivery of Stoplogs (S21)	300		20-Jun-21		18-Jan-22	212					: : :					
AS104220	Fabrication & Delivery of Penstocks (S21)	300	25-Aug-20			18-Jan-22	212										
AS104240	Fabrication & Delivery of Transfomers (Tx 07 & 08) (S17)	360	25-Aug-20	19-Aug-21		06-Nov-23	809					i i i			1		
AS104260	Fabrication & Delivery of LVSB (S17)	360	25-Aug-20	19-Aug-21	11-Jan-23	05-Jan-24	869										
AS104280	Fabrication & Delivery of Control & Monitoring System (S18)	360	-	19-Aug-21		04-Dec-21	107								1		
AS104300	Fabrication & Delivery of Pipeworks & Associated Valves	240	25-Aug-20		27-Dec-20		124					: : :					
AS104320 AS510040	Fabrication & Delivery of Elec. Materials Fabrication & Delivery of FS System (S20)	240 360	24-Aug-20		28-Sep-20	25-May-21 03-Jan-22	35					: : :					
	witchroom (Under Section 5)	300	24-Aug-20	18-Aug-21	09-Jan-21	03-Jan-22	138										
AS105120	BS Fitting Intallation (at Tx Rm & LV Switchroom)	60	25-May-22	23-Jul-22	08-Sep-23	06-Nov-23	471					++++					·
AS105140	E&M Installation of Transformers in Tx Rm	60		21-Sep-22		05-Jan-24	471										
AS105160	E&M Installation of LVSB	60		20-Nov-22			471										
AS105180	Ready for Permanet Power Energisation	3	21-Nov-22	23-Nov-22	06-Mar-24	08-Mar-24	471										
E&M Installati									ļ								
AS105100	Provision of Temporary Power for UV System No.1 & Effluent Transfer Pumping Station	180	21-Aug-21	16-Feb-22		17-Feb-22	1								: : :		
AS106100	Mobilisation	30				25-May-21	0										
AS106120 AS106140	E&M Installation of EOT Cranes (5T) E&M Installation of EOT Cranes (2T)	60 60	26-May-21 25-Jun-21	24-Jul-21 23-Aug-21	26-May-21	24-Jul-21 23-Aug-21	0										
AS106140 AS106160	E&M Installation of Lift-up Pumps & Associated Pipeworks / Valves	75	25-Jun-21 24-Aug-21	23-Aug-21 06-Nov-21		23-Aug-21 06-Nov-21	0										
AS106180	E&M Installation of Transfer Pumps & Associated Pipeworks / Valves	75	11-Oct-21	24-Dec-21		24-Dec-21	0										+
AS106200	E&M Installation of Penstocks & Stoplogs	30	25-Dec-21		19-Jan-22	17-Feb-22	25										
AS106210	E&M Installation of UV System	120	06-Sep-21		06-Sep-21	03-Jan-22	0									i i	
AS106220	FS Installation - Conduits, Trunking, & Pipeworks	120	25-Jul-21	21-Nov-21		03-Jan-22	43										
AS106240	FS Installation - Cable Laying, Termination, Associated Fitting & Field Devices	45	05-Dec-21		04-Jan-22		30										·
AS106260	BS Fitting Installation - Conduits, Trunking, & Ductworks	120	25-Jul-21	21-Nov-21		18-Jan-22	58										
AS106280 AS106300	BS Fitting Installation - Cable Laying, Termination, Associated Fitting & Field Devices Installation of Control & Monitoring System	45 75	04-Jan-22 05-Dec-21	17-Feb-22 17-Feb-22		04-Mar-22 17-Feb-22	15										
AS106300	Installation of CCTV System	45	25-Nov-21		19-Jan-22		55										
	mission / Inspection (FSD)		20110121		10 04.1 22												
AS107050	Prepare & Submit Stage I FSI/314 for FSD approval	14	01-Aug-20	14-Aug-20	10-Aug-20	23-Aug-20	9					· · · · · ·					·
			~		~	Ű				i						<u> </u>	i
	File Name: DE/2018/03 R0							Contr	act No.	DE/20	018/03	3					
	Layout: DE1803 (R0) - WBS					Shek Wu	Hui F			-	-		rks Sta	ige 1			
	TASK filter: All Activities			c:		n Treatm				-				-	acili+4	aic	
	Actual Progress			3	acstredi	ii iicauli						Juge	. neal	ment r	acint	-13	
JE	Page 7 of 10							IVI	aster Pr	ogram	me						
				I													

M	20 J	22 J	A	S	0 37	N	D	J	F	М	A	М	20 J	23 J	A	S	0	N	D	J	F	20 M	24 A	М	J
32	3	3	3	3	37	3	3	40	4	4	4	44	4	4	4	4	49	5	5	52	5	54	5	5	5
-																									
			+ ·																						
			;																						
						¢																			
									ĺ																
												1						-							
1																									
						_																			
						1																			
-			-				T				_		T		יר						•			-	
	24	-0		ate 19			F	۲ Nev		visi	on		A		Jne	eck	kec		٢	۲M	нр	pro	ove	d	
													F						T						
							t						╞												
							1						1						Τ						

tivity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Total Float													FMA
AS107100	Prepare & Submit Stage II FSI/314 & FSI/501	3	16-Jan-22	19 Jan 22	15-Feb-22	17-Feb-22	30	12	3 4	5 6	7 8 9		1 13	1 1 1	6 1 1	1 20 2	2 2 2	2 25 2	2 28	233
AS107100 AS107200	F.S. Inspection			04-Feb-22		06-Mar-22	30												· · ·	
AS107200 AS107300	Issuance of Acceptance Letter			04-Feb-22 04-Mar-22		03-Apr-22	30													
Testing & Con	·	20	03-160-22	04-11121-22	07-1Vid1-22	03-Api-22	50													7
AS107400	SAT for UV System No. 1 & Effluent Transfer Pumping Station No. 1	15	18-Feb-22	04 Mar 22	18-Feb-22	04-Mar-22	0	 						-+-+-	-+-+-	<u> </u>	·+-+-+		·+++·	
AS107400	System Commissioning Tests	30	05-Mar-22		05-Mar-22	03-Apr-22	0													—
Section 5	Oystem Commissioning rests	50	00-1viai -22	00-Api-22	00-11101-22	00-Api-22	0													
	AT & Delivery of Major Plant & Materials																			
AS501100	Fabrication & Delivery of Sludge Screening System (S2)	360	02-Feb-21	27-Jan-22		14-Dec-22	321	 												
AS501120	Fabrication & Delivery of Sludge Thickening System (S3)	360	02-Feb-21	27-Jan-22		17-Jul-22	171											1 1		
AS501140	Fabrication & Delivery of Sludge Digestion System (S5)	300	08-Mar-21	01-Jan-22		13-Jan-22	12													
AS501160	Fabrication & Delivery of Sludge Dewatering System (S6)	360	23-Jan-21	17-Jan-22	· ·	29-Mar-22	71								<u>-</u>	: : :	; ; ;	11		
AS501180	Fabrication of THP System (S4)	360	13-Jan-21	07-Jan-22		30-Oct-22	296								: :	: : :	: : :	1 1		
AS501200	FAT for THP System (S4)	14	25-Dec-21		17-Oct-22	30-Oct-22	296	 									·		· · · · · · · · · · · · · · · · · · ·	
AS501220	Delivery of THP System (S4)	60	08-Jan-22		31-Oct-22	29-Dec-22	296												111	
AS501240	Fabrication & Delivery of Biogas Storage & Pre-Treatment (S7)	360	22-Apr-21		30-May-21	24-May-22	38											11	<u>; ; ;</u>	
AS501260	Fabrication of CHP System (S8)	300	07-May-21	02-Mar-22		24-Mar-22	22										1 1 1		: : :	
AS501280 AS501300	FAT for CHP Generators (S8)	14	17-Feb-22 03-Mar-22	02-Mar-22		24-Mar-22	22													
AS501300 AS501320	Delivery of CHP Generators (S8) Fabrication of Waste Gas Burning System (S9)	60		01-May-22 16-May-22		23-May-22	22	 								+			·	<u>,</u>
AS501320 AS501340	FAT for Waste Gas Steam Generation Boiler (S9)	360	22-May-21 03-May-22			29-Nov-22 29-Nov-22	197												: : :	111
AS501340 AS501360	Delivery of Waste Gas Steam Generation Bolier (S9)		17-May-22		30-Nov-22	29-100V-22 28-Jan-23	197 197													
AS501380	Fabrication & Delivery of Plant Service Water System (S12)	300	06-Jun-21	01-Apr-22		08-Jun-22	68										1 1 1		1 1 1	
AS501380 AS501400	Fabrication & Delivery of SAS Pumping System (S14)	240	21-Feb-21		06-Mar-21	31-Oct-21	13										: : :		: : :	
AS501400 AS501420	Fabrication of 11kV Transformers (S17)	300	21-Feb-21 24-Mar-21	17-Jan-22		30-Sep-22	256	 											·	
AS501420 AS501440	FAT for 11kV Transformers (S17)	14	04-Jan-22		17-Sep-22	30-Sep-22 30-Sep-22	256													
AS501440 AS501460	Delivery of 11kV Transformers (S17)	60	18-Jan-22		01-Oct-22	29-Nov-22	256													
AS501480	Fabrication of 380V Transfomers (S17)	240	24-Mar-21	18-Nov-21	28-Feb-22	25-Oct-22	341										1 1 1			
AS501400	FAT for 380V Transformers (S17)	14	05-Nov-21	18-Nov-21		25-Oct-22	341											- i i		
AS501520	Delivery of 380V Transformers (S17)	60	19-Nov-21	17-Jan-22		23-001-22 24-Dec-22	341	 											·	
AS501520	Fabrication of 11 kV Switchboard (S17)	300	24-Mar-21		03-Feb-22	29-Nov-22	316													
AS501560	FAT for 11 kV Switchboard (S17)	14	04-Jan-22		16-Nov-22	29-Nov-22	316													
AS501580	Delivery of 11 kV Switchboard (S17)	60	18-Jan-22		30-Nov-22	28-Jan-23	316													
AS501600	Fabrication of 380V Switchboard (S17)	300	24-Mar-21	17-Jan-22		17-Feb-22	31										1 1 1			
AS501620	FAT for 380V Switchboard (S17)	14	04-Jan-22		04-Feb-22	17-Feb-22	31	 				1-1-1								
AS501640	Delivery of 380V Switchboard (S17)	60	18-Jan-22	18-Mar-22		18-Apr-22	31													
AS501660	Fabrication & Delivery of Pipeworks & Associated Valves	300	22-Apr-21	15-Feb-22		29-Mar-22	42												1 1 1	
AS501680	Fabrication of Control & Monitoring System (S18)	300	07-Jun-21		03-Feb-22	29-Nov-22	241										1 1 1	; ;	;;;	
AS501700	FAT fro SCADA System (S18)	30	03-Apr-22	02-May-22	30-Nov-22	29-Dec-22	241													. 🔲
AS501720	Delivery of SCADA System (S18)	30	03-May-22	01-Jun-22	30-Dec-22	28-Jan-23	241													1
AS501740	Fabrication & Delivery of Lifting Appliances (S19)	330	07-Jan-21	02-Dec-21	18-Feb-21	13-Jan-22	42										<u> </u>			
AS501760	Fabrication & Delivery of Reclaimed Water Utilisation (S13)	300	06-Jun-21	01-Apr-22	05-Nov-21	31-Aug-22	152												<u></u>	i (
AS501780	Fabrication & Delivery of H2S Removal System (S7)	300	22-Apr-21	15-Feb-22	15-Dec-21	10-Oct-22	237												· · ·	4
AS501800	Fabrication & Delivery of DO System (S21)	300	12-Jul-21	07-May-22	05-Mar-22	29-Dec-22	236											-		, , , , ,
AS501820	Fabrication & Delivery of Stoplog (S21)	300	14-Mar-21	07-Jan-22	03-Jun-21	29-Mar-22	81											1 1	-	
AS501840	Fabrication & Delivery of Penstock (S21)	300	14-Mar-21	07-Jan-22	03-Jun-21	29-Mar-22	81													
AS501860	Fabrication & Delivery of Sewage Pump (S21)	360	12-Jun-21	06-Jun-22	20-Nov-21	14-Nov-22	161												1 1 1	
AS501880	Fabrication & Delivery of Process Water Pump (S21)	300	13-May-21	08-Mar-22	14-Jun-21	09-Apr-22	32									; ; =				🚔 i i
AS501900	Fabrication & Delivery of External Sludge Transfer Pump (S21)	360	12-Jul-21	06-Jul-22	04-May-22	28-Apr-23	296													
AS501920	Fabrication & Delivery of THP Cooling Pump (S21)	360	12-Jul-21	06-Jul-22	04-Apr-22	29-Mar-23	266													
AS501940	Fabrication & Delivery of Ferric Chloride Storage Tank (S21)	360	12-Jun-21	06-Jun-22	19-Jan-22	13-Jan-23	221													
AS501960	Fabrication & Delivery of Ferric Chloride Dosing Pump (S21)	360	12-Jun-21	06-Jun-22	18-Feb-22	12-Feb-23	251													
AS501980	Fabrication & Delivery of Temporary Primary Sludge Pump (S21)	360	12-Jun-21	06-Jun-22	04-Apr-22	29-Mar-23	296												· · ·	
AS510060	Fabrication & Delivery of Elec. Materials	210	15-Oct-20	12-May-21	02-Mar-21	27-Sep-21	138	 												
AS510080	Fabrication & Delivery of Gas Detection System	300	13-May-21	08-Mar-22	04-May-22	27-Feb-23	356										1 1 1			=
	tering Building																			
AS502100	Mobilisation	15	26-Dec-21	09-Jan-22	30-Dec-21	13-Jan-22	4												📮	
Sludge Dewa	atering (SDe)																			
AS502120	E&M Installation of Process Water Pump (S21)	60	09-Mar-22	07-May-22	10-Apr-22	08-Jun-22	32													
AS502140	E&M Installation of EOT Crane LA-01-02	75	10-Jan-22	25-Mar-22	14-Jan-22	29-Mar-22	4													
AS502150	E&M Installation of Monorail LA-01-04	60	09-Jun-22	07-Aug-22	17-Aug-22	15-Oct-22	69													
AS502160	E&M Installation of Sludge Dewatering System (S6)	200	26-Mar-22	11-Oct-22	30-Mar-22	15-Oct-22	4													-
Sludge Scree	ening (SSc)																			
AS502180	E&M Installation of Monorail LA-01-01	60	08-Aug-22	06-Oct-22	16-Oct-22	14-Dec-22	69													
AS502200	E&M Installation of Sludge Screening System (S2)	135	11-Dec-22	24-Apr-23	15-Dec-22	28-Apr-23	4													
									_						_			_		

File Name: DE/2018/03 R0 Layout: DE1803 (R0) - WBS TASK filter: All Activities

Page 8 of 10


JEC

Remaining Work
Critical Activity
Milestone
Actual Progress

Contract No. DE/2018/03 Shek Wu Hui Effluent Polishing Plant - Main Works Stage 1 Sidestream Treatment Facilities and E&M Works for Sluge Treatment Faciliteis Master Programme

N	20 J	22 J	A	S	0	N	D	J	F	М	A	М	20 J	23 J	A	S	0	N	D	J	F	20 M	24 A	М	J	Ī
N 32	3	3	3	3	37	3	3	40	4	4	4	2023 20 20 A M J J A S O N D J F M 4 444 4 4 4 49 5 5 52 5 54		54	5	5	J 5									
																										Ì
	ļ																									ļ
																										Ì
																										Ì
																										Ì
ļ																										Ì
	ļ																									
																										ļ
																										Ì
																						1				
						1	1				1											1				
																										Ì
																										Ì
-						1																 				
																										ļ
																										Ì
-																										
) 																										
																										Ì
F																										
-																										
1	-																					1				
	_	þ																								Ì
	+]																								
:																										
																										Ì
-																										
;	: -	!																								
-			_																							
¦																										
										_																
		_		ate			L			visi	ion		T.		Che	ecl	kec		Ţ			pro	ove	d		
	24	-0	ct-1	19			F	lev.	0				A	J					1	٢M						
							+						+						+							-
	_						Ţ						Ţ						1							
		_	_			_	T	-	-		_			_	_	-	-	_	Τ	_	-		_	_	-	-


)	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Total Float	JAIS		JIF	MA	2020 M J J	AISIC		JFM	AMJ	JAS		ידר
		Dulation					rioat	3 -2 -1	1 1 2 3	3 4 5	6 7	8 9 1	1 1 1	3 1 1	16 1 1	1 20 2	2 2 2	25 2 2	28 2
S502220	E&M Installation of External Sludge Transfer Pump (S21)	30	25-Apr-23	24-May-23	29-Apr-23	28-May-23	4												
udge Thicke	ening (STh)																		
S502260	E&M Installation of EOT Crane LA-01-03	90	11-Mar-22	08-Jun-22	19-Apr-22	17-Jul-22	39												
S502280	E&M Installation of Sludge Thickening System (S3)	180		09-Jan-23	•	13-Jan-23	4												
uilding Servi		100	TT OUT EE	00 0011 20	TO OUT EE	10 0411 20													++-
-		0.40	04 1	00.0 00	00 1 00	00 1	0.40												1
S502300	FS Installation - Conduits, Trunking, & Pipeworks	240		20-Sep-22		29-Aug-23	343												
S502320	FS Installation - Cable Laying, Termination, Associated Fitting & Field Devices	120		08-Feb-23		27-Dec-23	322												
S502340	BS Fitting Installation - Conduits, Trunking, & Ductworks	240	10-Jan-22	06-Sep-22	04-May-22	29-Dec-22	114												
S502360	BS Fitting Installation - Cable Laying, Termination, Associated Fitting & Field Devices	s 90	26-Nov-22	23-Feb-23	30-Dec-22	29-Mar-23	34												
S502380	Installation of Control & Monitoring System	120	25-Jan-23	24-May-23	29-Jan-23	28-May-23	4												T T
S502400	Installation of CCTV System	120		09-May-23		28-May-23	19						: 1 1						
						-													
S502410	Installation of Gas Detection System	60	24-Feb-23	24-Apr-23	30-Ivlar-23	28-May-23	34												
(Rm																			
S502420	BS Fitting Intallation	90	09-Feb-22	09-May-22	26-Sep-22	24-Dec-22	229												
S502440	E&M Installation of 380V Transformers (S17)	90	16-Aug-22	13-Nov-22	25-Dec-22	24-Mar-23	131												
Switchroor				JI.															
		75	10 Jan 00	OF Max 00	10 Eab 00	00 May 00	20												1
S502460	BS Fitting Intallation	75		25-Mar-22		03-May-22	39												
S502480	E&M Installation of LVSB at G/F (S17)	90		16-Jun-22		17-Jul-22	31						:						
S502500	E&M Installation of LVSB at 1/F (S17)	90	18-May-22	15-Aug-22	18-Jun-22	15-Sep-22	31												
S502520	Ready for Energisation	5	14-Nov-22	18-Nov-22	25-Mar-23	29-Mar-23	131												
mbined Hea	at & Power Building																		
	eat & Power Generation (CHP)																		
S503100	Mobilisation	14		09-Mar-22		09-Mar-22	0												
S503120	E&M Installation of EOT Crane No. 1	75	10-Mar-22	23-May-22	10-Mar-22	23-May-22	0												
S503140	E&M Installation of EOT Crane No. 2	75	24-Apr-22	07-Jul-22	18-Jun-22	31-Aug-22	55												
S503160	E&M Installation of CHP System (S8)	250	•	28-Jan-23		28-Jan-23	0												1 1
uilding Servi		200		20 00.1 20	_ · · · · · · · · · · · · · · · · · · ·	20 04.1 20				1.1									1 1
-										1.1			. 1 1						
S503180	FS Installation - Conduits, Trunking, & Pipeworks	120				02-Nov-22	118												
S503200	FS Installation - Cable Laying, Termination, Associated Fitting & Field Devices	90	28-Feb-23	28-May-23	02-Apr-23	30-Jun-23	33												
S503220	BS Fitting Installation - Conduits, Trunking, & Ductworks	180	10-Mar-22	05-Sep-22	03-Jul-22	29-Dec-22	115												
S503240	BS Fitting Installation - Cable Laying, Termination, Associated Fitting & Field Devices	s 90	30-Nov-22	27-Feb-23	30-Dec-22	29-Mar-23	30												
S503260	Installation of Control & Monitoring System	120	30-Dec-22		14-Jan-23	13-May-23	15												
S503280	Installation of CCTV System	90		29-Mar-23		28-Apr-23	30												1 1
	•					•							: 1 1						1 1
S503290	Installation of Gas Detection System	75	29-Jan-23	13-Apr-23	28-Feb-23	13-May-23	30												
kV Switchro	oom																		
S503300	BS Fitting Installation	60	24-Jul-22	21-Sep-22	30-Nov-22	28-Jan-23	129												
S503320	E&M Installation of 11kV Switchboard (S17)	75	29-Dec-22	13-Mar-23	29-Jan-23	13-Apr-23	31												
S503340	Main Cables Laying between 11kV SwitchRoom of CHP Bldg to Tx Rm of Workshop				30-Mar-23	13-May-23	31												
(Rm		10	2710020	127401 20	00 Mai 20	To May 20	01			1.1			: 1 1						1
											÷÷÷-		;						
AS503360	BS Fitting Installation	60		24-May-22		17-Jul-22	54												
S503380	E&M Installation of 11kV Transfomers (S17)	60	30-Oct-22	28-Dec-22	30-Nov-22	28-Jan-23	31												
/ Switchroor	m																		
S503400	BS Fitting Intallation	60	25-May-22	23-Jul-22	18-Jul-22	15-Sep-22	54												
S503420	E&M Installation of LVSB at 1/F (S17)	90		13-Nov-22		14-Dec-22	31												
		30					43												+
S503440	Ready for Energisation	3	14-1Vlar-23	16-Mar-23	26-Apr-23	28-Apr-23	43												1 1
idge Digeste	ers & Distribution Chamber																		
udge Digest	tion (SDi)																		
S503500	FRP Walkway / Cover Installation	120	05-Jan-22	04-May-22	14- Jan-22	13-May-22	9												j <u>e</u> j
S503600	E&M Installation of Sludge Digestion System (S5)			20-Dec-22			0												
		230	05-Way-22	20-Dec-22	14-1Viay-22	29-Dec-22	3				++-								
orkshop No.																			1
LP Substatio	on												: 1 1						1 1
S504000	Mobilisation	15	27-Sep-21	11-Oct-21	28-Sep-21	12-Oct-21	1						: 1 1				- E - E - 🙋		1 1
S504100	BS Fitting Intallation (at CLP Sub-station in Workshop No.2)	30		10-Nov-21	13-Oct-21	11-Nov-21				1.1			: 1 1					—	1 1
										1.1			: : :						1 1
S509940	Inspection & H/O to CLP	/	11-Nov-21	17-Nov-21		18-Nov-21	1				¦¦¦								+
S509960	E&M Installation of HV Transformer (By CLP)	90	18-Nov-21	15-Feb-22		16-Feb-22	1												.
S509980	Energisation (By CLP)	1	16-Feb-22	16-Feb-22	17-Feb-22	17-Feb-22	1												
kV HV Swit	tchroom												.						
S504200	BS Fitting Intallation	60	12-Oct-21	10-Dec-21	18-Feb-22	18-Apr-22	129												
S504240	E&M Installation of 11kV HVSB (at Workshop No.2)	60				17-Jun-22	129												
S504260	Main Cables Laying between Workshop No.2 & Tx Rm for UV System No.1	45					129			1									1
S504280	Main Cables Laying between Workshop No.2 & Tx Rm for Sludge Dewatering Bldg	60		24-May-22			129												
S504300	Main Cables Laying between Workshop No.2 & Tx Rm for CHP Bldg	60	25-May-22	23-Jul-22	01-Oct-22	29-Nov-22	129												
ogas Storage	e & Pre-Treatment (BSPT)																		
S504500	E&M Installation of Biogas Storage Tank 1	210	25-May-22	20-Dec-22	25-May-22	20-Dec-22	0												
							0				<u> </u>		·			-+-+-+	-+-+-+		+
S504520	E&M Installation of Biogas Storage Tank 2	210	24-JUI-22	18-Feb-23	24-JUI-22	18-Feb-23	U									<u> </u>			<u> </u>
	File Name: DE/2018/03 R0	Remaining Work						<u> </u>	ontro	ot NI		/201	0/07	,					
									ontra			-	-						
		Critical Activity				Shek Wu	Hui F	fflue	ent Po	olishi	ng P	lant -	- Mai	n Wc	orks St	age 1	L		
	TASK filter: All Activities	<i>l</i> ilestone		-							-					-			_
		Actual Progress		Si	idestrear	n Treatm	ent Fa	acilí	cies ai	nd Ea	ΜN	work	s tor	Slug	e frea	τmen	ιτ Faci	iiteis	<i>i</i> .
JE									Ma	ster	Prng	ramn	ne						



tivity ID	Activity Name	Original	Early Start	Early Finish	Late Start	Late Finish	Total	9				2020				2021			1.41
		Duration					Float										ASON 22252		
AS504540	E&M Installation of Biogas Storage Tank 3	180	21-Nov-22	19-May-23	21-Nov-22	19-May-23	0												
Miscellaneous	s																		
AS505000	E&M Installation of THP System (S4)	90			30-Dec-22	29-Mar-23	9												
AS505100	E&M Installation of Thickened Sludge Feed Pipe to THP System	60	19-Feb-23		28-Feb-23	28-Apr-23	9					 						L.L.I	
AS505200	E&M Installation of H2S Removal System (S7)	80	02-Oct-22	20-Dec-22	11-Oct-22	29-Dec-22	9												
AS505300	E&M Installation of Gas Burning System (S9)	120	29-Jan-23	28-May-23	29-Jan-23	28-May-23	0												
AS505400	E&M Installation of Plant Service Water System (S12)	90	27-May-22	24-Aug-22	09-Jun-22	06-Sep-22	13												
AS505500	E&M Installation of Reclaimed Water Utilisation (S13)	75	19-Aug-22	01-Nov-22	01-Sep-22	14-Nov-22	13												
AS505600	E&M Installation of SAS Pumping System (S14)	220	19-Oct-21	26-May-22	01-Nov-21	08-Jun-22	13										i i 💼		i i i i i i i i i i i i i i i i i i i
AS505700	E&M Installation of DO System (S21)	90	21-Dec-22		30-Dec-22	29-Mar-23	9					 							
AS506000	E&M Installation of Sewage Pump (S21)	60	02-Nov-22	31-Dec-22	15-Nov-22	13-Jan-23	13												
AS506100	E&M Installation of THP Cooling Pump (S21)	60	21-Mar-23	19-Mav-23	30-Mar-23	28-May-23	9												
AS506200	E&M Installation of Ferric Chloride Storage Tank (S21)	45			14-Jan-23	27-Feb-23	13			1				1 1 1					1 1 1
AS506300	E&M Installation of Ferric Chloride Dosing Pump (S21)	45			13-Feb-23	29-Mar-23	13												
AS506400	E&M Installation of Temporary Primary Sludge Pump (S21)	45				13-May-23	13					 			 <u> </u>				+
Building Servio			17-10141-23	30-Api-23	30-IVIAI-23	10-10ay-20	10												
		0.40		0414 00	00 NL 00		110												
AS507000	FS Installation - Conduits, Trunking, & Pipeworks	240	08-Jul-22		03-Nov-22	30-Jun-23	118												
AS507100	FS Installation - Cable Laying, Termination, Associated Fitting & Field Devices	180		24-Nov-23		27-Dec-23	33												
AS507200	Installation of Control & Monitoring System	120	14-Jan-23	-	29-Jan-23	-	15					 			 			·	
AS507300	Installation of CCTV System	150	30-Nov-22	•	30-Dec-22	28-May-23	30												
AS507700	BS Installation for Sludge Digester	45	21-Dec-22	03-Feb-23	15-Mar-23	28-Apr-23	84												
AS507800	BS Installation for THP Facilities	30	21-Mar-23	19-Apr-23	29-May-23	27-Jun-23	69												
AS507900	BS Installation for Biogas Holding Tanks	60	20-Apr-23	18-Jun-23	29-Apr-23	27-Jun-23	9												
AS508000	BS Installation for Sewage Pumping Station	60	20-Apr-23	18-Jun-23	29-Apr-23	27-Jun-23	9												
AS508100	BS Installation for Other Facilities	90	21-Mar-23	18-Jun-23	30-Mar-23	27-Jun-23	9			1									
Statutory Subr	mission / Inspection																		
Statutory Sub	bmission / Inspection (FSD)																		
AS509100	Prepare & Submit Stage I FSI/314 for FSD approval	30	01-Sep-20	30-Sep-20	11-Feb-21	12-Mar-21	163												
AS509120	Prepare & Submit Stage II FSI/314 & FSI/501	14	•	•	28-Dec-23	10-Jan-24	33												
AS509140	F.S. Inspection	28			13-Jan-24	09-Feb-24	35	·	·		-+++	 			 +				+
AS509140	Report of Completion on Ventilation System	20	25-Nov-23		06-Jan-24	12-Jan-24	42												
AS509180	VAC Inspection	28	02-Dec-23			09-Feb-24	42												
AS509180 AS509200																			
	Issuance of Acceptance Letter	28	08-Jan-24	04-Feb-24		08-Mar-24	33												
AS509220	Application of D.G. Licence	0		07 1 01	29-Jul-21	0414 00	331					 	• <u>•</u>		 				·
AS509240	Processing of D.G. Licence Application	300	•	27-Jun-21		24-May-22	331												
AS509260	D.G. Inspection & Issue D.G. Licence	30	25-Nov-23	24-Dec-23	08-Feb-24	08-Mar-24	75												
	bmission / Inspection (WSD)																		
AS509300	Submit WWO46 Pt. I & II to WSD (FS)	30	01-Sep-20	30-Sep-20	11-Feb-21	12-Mar-21	163												
AS509320	Approval of WWO46 Pt. I & II by WSD (FS)	180			13-Mar-21		163					 							
AS509340	Submit WWO46 Pt. IV to WSD (FS)	14	25-Nov-23	08-Dec-23	28-Dec-23	10-Jan-24	33												
AS509360	WSD Inspection (FS)	30	09-Dec-23	07-Jan-24	11-Jan-24	09-Feb-24	33												
Testing & Corr	nmissioning																		
AS509500	SAT of THP System	30	20-Apr-23	19-May-23	29-Apr-23	28-May-23	9												
AS509560	SAT for Sludge Dewatering System	30		25-Mar-23		28-Apr-23	34												1 1 1
AS509580	System Commissioning Tests for Sludge Dewatering System	30		23-Jun-23		27-Jun-23	4				-++	 			 				
AS509585	SAT for Biogas Storage System	30			05-May-23	03-Jun-23	0												
AS509586	System Commissioning Tests for Biogas Storage System	30	-		29-May-23	27-Jun-23	0												
AS509590	SAT for Sludge Digestion System	45			29-Apr-23	12-Jun-23	34												
AS509595	System Commissioning Tests for Sludge Digestion System	30			13-Jun-23	12-Jul-23	0												
AS509595 AS509598						27-Jun-23	0					 			 				+
	SAT for Gas Burning System	30	,		29-May-23		0												
AS509599	System Commissioning Tests for Gas Burning System	30			28-Jun-23	27-Jul-23	15												
AS509600	SAT for CHP System	45			14-May-23	27-Jun-23	15												
AS509620	System Commissioning Tests for CHP System	30			28-Jun-23	27-Jul-23	0												
AS509720	SAT & System Commissioning Tests for Other Facilities	60			29-May-23	27-Jul-23	4					 			 ÷			·	
AS509800	Process Start Up - Digestion Tank 1	120	28-Jul-23		28-Jul-23	24-Nov-23	0												
AS509820	Process Start Up - Digestion Tank 2	120			27-Aug-23	24-Dec-23	0												
AS509840	Process Start Up - Digestion Tank 3	120		23-Jan-24		23-Jan-24	0												
AS509900	Plant Commissioning Tests	45	04 Jan 04	09 Mar 24	24-Jan-24	08-Mar-24	0	1 1	1 1	1 1	1 1 1	1.1	1 1		1 1 1	1 1	1 1 1	1 1 1	1 1 1


JEC

File Name: DE/2018/03 R0 Layout: DE1803 (R0) - WBS TASK filter: All Activities



Contract No. DE/2018/03 Shek Wu Hui Effluent Polishing Plant - Main Works Stage 1 Sidestream Treatment Facilities and E&M Works for Sluge Treatment Faciliteis Master Programme

Page 10 of 10






Drainage Services Department

Work Programme for DE/2018/04 Shek Wu Hui Effluent Polishing Plant - Main Works Stage 1 E&M Works for Sewage Treatment Facilities

Page 1

	SHER WUTHLE	muent Folisin	ing Plant - Main	works stage i	EXIVI WORKS TOT SEWAGE	reatment raciilles		
ID	Task Name	Duration	Start	Finish	2020 Q3 Q4 Q1 Q2 Q	2021 3 Q4 Q1 Q2 Q3	2022	
1	DE/2018/04 - Master Programme	1163 days	Mon 2/12/19	Wed 15/5/24		<u>5 U4 U1 U2 U</u>	<u>3 Q4 Q1 Q</u>	2
2	Anticipated Starting Date	1 day	Mon 2/12/19	Mon 2/12/19	2/12		<u> </u>	
3	Anticipated End Sate	1 day	Wed 15/5/24	Wed 15/5/24				
4	Works Area WA1-C	97 days	Mon 2/12/19	Wed 15/4/20	r1			
5	Access date for Works Area WA1-C	90 edays	Mon 2/12/19	Sun 1/3/20				
6	Erection of Contractor's Site Accomodations	45 edays	Sun 1/3/20	Wed 15/4/20				
7	Works Area WA2-C	97 days	Mon 2/12/19	Wed 15/4/20	×1			
8	Access date for Works Area WA2-C	90 edays	Mon 2/12/19	Sun 1/3/20				
9	Erection of Contractor's Storage Area	45 edays	Sun 1/3/20	Wed 15/4/20				
10	Section 1 - Latest Completion Date	600 edays	Mon 2/12/19	Sat 24/7/21			24/7	
11	Section 1 - Completion of the design of E&M Works for all works	394 days	Mon 2/12/19	Sat 5/6/21	r *			
12	Document Submissions for design work from formation level up to +8.0 mPD	340 edays	Mon 2/12/19	Fri 6/11/20	*			
13	Key Date KD1A, document submissions Part 1	1 eday	Fri 6/11/20	Sat 7/11/20		7/11		
14	Document Submissions for design work above level +8.0 mPD	550 edays	Mon 2/12/19	Fri 4/6/21				
15	Key Date KD1B, document submissions Part 2	1 eday	Fri 4/6/21	Sat 5/6/21		🍒 5/	6	
16	Procurement of E&M Equipment and Materials	1000 edays	Sat 5/6/21	Fri 1/3/24		-		
17	Section 2 - Latest Completion Date	1600 edays	Mon 2/12/19	Fri 19/4/24				
18	Section 2 - Completion of all works for Inlet Works, PST No. 1~4, BR No. 2A &	2E 1137 days	Mon 2/12/19	Wed 10/4/24	· · · · · · · · · · · · · · · · · · ·			
19	Access Date for Portion B-2, Inlet Works No. 1	150 edays	Wed 29/6/22	Sat 26/11/22				
20	Commencement of E&M Installation at Inlet Works No. 1	272 days	Sat 12/11/22	Tue 28/11/23				
21	Installation of Lifting Appliances at Inlet Works No. 1	90 edays	Sat 12/11/22	Fri 10/2/23				
22	Mechanical Installations for Inlet Works No. 1	300 edays	Sat 12/11/22	Fri 8/9/23				
23	Electrical Installations for Inlet Works No. 1	255 edays	Tue 27/12/22	Fri 8/9/23				
24	Site Acceptance Test for E&M Equip at Inlet Works No. 1	60 edays	Fri 8/9/23	Tue 7/11/23				
25	System Commissioning for E&M Equip at Inlet Works No. 1	21 edays	Tue 7/11/23	Tue 28/11/23				
26	Building Services Installations for Inlet Works No. 1	200 edays	Mon 6/3/23	Fri 22/9/23				
27	Access Date for Portion B-3, PST No. 1~4	90 edays	Sun 15/1/23	Sat 15/4/23				
28	Commencement of E&M Installation at PST No. 1~4	186 days	Thu 16/3/23	Fri 1/12/23				
29	Installation of Lifting Appliances at PST No. 1~4	90 edays	Sat 15/4/23	Fri 14/7/23				
30	Mechanical Installations at PST No. 1~4	180 edays	Thu 16/3/23	Tue 12/9/23				
31	Electrical Installations for PST No. 1~4	150 edays	Sat 15/4/23	Tue 12/9/23				
32	Site Acceptance Test for E&M Equip at PST No. 1~4	60 edays	Tue 12/9/23	Sat 11/11/23				
33	System Commissioning for E&M Equip at PST No, 1~4	20 edays	Sat 11/11/23	Fri 1/12/23				
34	Building Services Installations for E&M Equip at PST No. 1~4	100 edays	Fri 26/5/23	Sun 3/9/23				
35	Access Date for Portion B-3B, Temporary Filtrate Lifting Well and Eq. Tank	1 eday	Mon 2/12/19	Tue 3/12/19	4			1
36	Commencement of E&M Installation at Temporary Filtrate Lifting Well and	431 days	Tue 3/12/19	Wed 28/7/21		1		
	Equalization Tank		· · ·					
	Tack		ManualT					
Task Project Summary Bestwise Split			Manual Task		Start-only	C	Manual Progress	
	121 DC 001		Duration-only		Finish-only	3		
	Sat 30/11/19	R.	Manual Summary R	onup	External Tasks			
	Summary Inactive Summary		Manual Summary		Progress			






Drainage Services Department The Government of the Hong Kong Special Administrative Region

Work Programme for DE/2018/04 Shek Wu Hui Effluent Polishing Plant - Main Works Stage 1 E&M Works for Sewage Treatment Facilities

ID	Task Name				Duration	Start	Finish	Q3 Q4	2020 Q1 Q2	Q3 Q4 C	21 21 Q2 C		2022 Q1 Q2
37	Prepara	ation Work			200 edays	Tue 3/12/19	Sat 20/6/20					<u>5 1 Q4</u>	
38	Civil Co	nstruction Work			250 edays	Sat 20/6/20	Thu 25/2/21					8	
39	Installat	tion of Lifting Appliances			90 edays	Thu 25/2/21	Wed 26/5/21						
40	Mechar	nical Installations for Temp.	Filtrate Lifting Well and	d Eq. Tank	21 edays	Wed 26/5/21	Wed 16/6/21		÷	9			
41	Electrica	al Installations for Temp. Filt	trate Lifting Well and E	q. Tank	21 edays	Wed 16/6/21	Wed 7/7/21						
42	Site Acc	ceptance Test for E&M Equip	o at Filtrate Lifting Wel	l and Eq. Tank	14 edays	Wed 7/7/21	Wed 21/7/21						
43	System	Commissioning for E&M Equ	uip at Temp. Filtrate Li	fting Well and Eq. Tank	7 edays	Wed 21/7/21	Wed 28/7/21					r	
44	Building	g Services Installations for In	let Works No. 1		30 edays	Wed 26/5/21	Fri 25/6/21						
45	Access Dat	te for Portion B-4, BR 2A & 2	2B		90 edays	Sat 26/11/22	Fri 24/2/23						
46	Commen	ncement of E&M Instal	lation at Bioreact	or No. 2A & 2B	192 days	Fri 24/2/23	Tue 21/11/23						
47	Installat	tion of Lifting Appliances			60 edays	Fri 24/2/23	Tue 25/4/23						
48	Mechar	nical Installations for E&M Ed	quip at BR 2A & 2B		180 edays	Fri 24/2/23	Wed 23/8/23						
49	Electrica	al Installations for E&M Equi	ip at BR 2A & 2B		150 edays	Sun 26/3/23	Wed 23/8/23	-					
50	Site Acc	ceptance Test for E&M Equip	o at BR 2A & 2B		30 edays	Wed 23/8/23	Fri 22/9/23			14			
51	System	Commissioning for E&M Equ	uip at BR 2A & 2B		60 edays	Fri 22/9/23	Tue 21/11/23						
52	Building	g Services Installations for BF	R 2A & 2B		180 edays	Thu 25/5/23	Tue 21/11/23				-		
53	Access Dat	te for Portion B-5A, MFB No	. 2 below 1st floor lev	el	90 edays	Tue 21/12/21	Mon 21/3/22						
54	Commen	ncement of E&M Instal	lation at MFB No.	2 Lower Part	183 days	Mon 21/3/22	Thu 1/12/22						P
55	Installat	tion of Lifting Appliances			90 edays	Mon 21/3/22	Sun 19/6/22						-
56	Mechan	nical Installations for E&M Ec	quip. at MFB No. 2 Lov	ver Part	120 edays	Thu 5/5/22	Fri 2/9/22				-		
57	Electrica	al Installations for E&M Equi	ip. at MFB No. 2 Lower	Part	120 edays	Sat 4/6/22	Sun 2/10/22						
58	Site Acc	ceptance Test for E&M Equip	o. at MFB No. 2 Lower	Part	30 edays	Sun 2/10/22	Tue 1/11/22						
59	System	Commissioning for E&M Equ	uip at MFB No. 2 Lowe	r Part	30 edays	Tue 1/11/22	Thu 1/12/22						
60	Building	g Services Installations for M	FB No. 2 Lower Part		180 edays	Thu 5/5/22	Tue 1/11/22						
61	Access Dat	te for Portion B-5B, MFB No	. 2 remaining portion		90 edays	Fri 20/5/22	Thu 18/8/22						•
62	Commen	ncement of E&M Instal	lation at MFB No.	2 Upper Part	192 days	Thu 18/8/22	Mon 15/5/23						
63		tion of Lifting Appliances			90 edays	Thu 18/8/22	Wed 16/11/22						
64	Mechan	nical Installations for E&M Ec	quip. at MFB No. 2 Upp	per Part	120 edays	Sun 2/10/22	Mon 30/1/23						
65	Electrica	al Installations for E&M Equi	ip. at MFB No. 2 Upper	Part	120 edays	Tue 1/11/22	Wed 1/3/23						
66	Site Acc	ceptance Test for E&M Equip	at MFB No. 2 Upper F	Part	45 edays	Wed 1/3/23	Sat 15/4/23						
67	System	Commissioning for E&M Equ	uip at MFB No. 2 Uppe	r Part	30 edays	Sat 15/4/23	Mon 15/5/23						
68	Building	g Services Installations for M	FB No. 2 Upper Part		180 edays	Sun 2/10/22	Fri 31/3/23						
69	Access Dat	te for Portion B-7 & 7B, Che	mical Dosing, DO, FS,	Chambers	150 edays	Tue 21/12/21	Fri 20/5/22					-	
70	Commen	ncement of E&M Instal	lation at Chemial	Dosing System	166 days	Fri 20/5/22	Mon 9/1/23						
71		tion of Lifting Appliances		0 /	45 edays	Fri 20/5/22	Mon 4/7/22						
72	Mechan	nical Installations for E&M Ec	quip. for Chemical Dos	ing System	90 edays	Fri 22/7/22	Thu 20/10/22						
73	Electrica	al Installations for E&M Equi	ip. for Chemical Dosing	g System	90 edays	Sun 21/8/22	Sat 19/11/22						
		Task		Project Summary		Manual Task			Start-only	E		Manı	ual Progress
	twise	Split		Inactive Task		Duration-only			Finish-only	С			
	131-PG-001	Milestone	•	Inactive Milestone		Manual Summary R	ollup		External Tasks			8	
	Sat 30/11/19	Summary		Inactive Summary		Manual Summary	B		Progress				



Drainage Services Department

Work Programme for DE/2018/04

Page 3

Shek Wu Hui Effluent Polishing Plant - Main Works Stage 1 E&M Works for Sewage Treatment Facilities ID Task Name Duration Start Finish 2022 2020 2021 <u>Q3</u> <u>Q4</u> <u>Q1</u> <u>Q2</u> <u>Q3</u> <u>Q4</u> Site Acceptance Test for E&M Equip for Chemical Dosing System 30 edays Sat 19/11/22 Mon 19/12/22 74 21 edays System Commissioning for E&M Equip for Chemical Dosing System Mon 19/12/22 Mon 9/1/23 75 Building Services Installations at Chemical Dosing System areas Mon 4/7/22 Sun 2/10/22 76 90 edays 77 Access Date for Portion B-9B, underground pipework Mon 19/2/24 Sun 10/3/24 20 edays 78 Sun 10/3/24 Wed 10/4/24 Commencement of underground pipework modification and connection work^{23 days} 79 Road Excavation Sun 10/3/24 Sun 17/3/24 7 edays 80 Pipe Laying and connection works Sun 17/3/24 Sun 31/3/24 14 edays Wed 3/4/24 81 **Pressure Tests** 3 edays Sun 31/3/24 82 Make Good 7 edays Wed 3/4/24 Wed 10/4/24 5 22/9 83 660 edays Mon 2/12/19 Wed 22/9/21 Section 3 - Latest Completion Date 84 Section 3 - Completion of all works for retrofitting of the existing PST...etc Mon 2/12/19 Wed 23/6/21 407 days 🍒 30/7 85 Key Date KD3A, E&M Installation works of existing power house Wed 29/7/20 Thu 30/7/20 1 eday 86 Completion of E&M Installation works of existing power house 🍒 11/6 87 Key Date KD3B, E&M work for provision of the existing PSTs Thu 10/6/21 Fri 11/6/21 1 eday Competion of all work for provision of the existing PST and associated systems 88 Access Date for Portion B-3A, Existing PST No. 4 and No. 6 89 Mon 2/12/19 Mon 9/12/19 7 edays 90 96 days Sun 4/10/20 Mon 15/2/21 Commencement of retrofitting the existing PST No. 4 and No. 6 91 Mechanical Installations for existing PST No. 4 and No. 6 45 edays Sun 4/10/20 Wed 18/11/20 92 Electrical Installations for existing PST No. 4 and No. 6 60 edays Tue 3/11/20 Sat 2/1/21 93 Site Acceptance Test for E&M Equip at existing PST No. 4 and No. 6 30 edays Sat 2/1/21 Mon 1/2/21 94 System Commissioning for E&M Equip at existing PST No. 4 and No. 6 14 edays Mon 1/2/21 Mon 15/2/21 95 Access Date for Portion B-7A & 7B 21 edays Mon 2/12/19 Mon 23/12/19 Sat 16/1/21 150 days Sat 20/6/20 96 **Commencement of Modification of existing emergency generator Electrical** Works Installation of Lifting Appliances Sat 20/6/20 97 30 edays Mon 20/7/20 Modification of existing emergency generator electrical works Mon 20/7/20 Sat 16/1/21 98 180 edays 99 Access Date for B-10, existing sludge thickening building Mon 2/12/19 Mon 16/12/19 14 edays 139 days Thu 10/12/20 Wed 23/6/21 100 **Commencement of E&M Installation at Existing Filter Press** 101 Installation of Lifting Appliances 90 edays Thu 10/12/20 Wed 10/3/21 Mechanical Installations for E&M Equip. at Existing Filter Press House Wed 10/3/21 Sun 9/5/21 102 60 edays Electrical Installation for E&M Equip. at Existing Filter Press House Fri 25/12/20 Mon 8/2/21 103 45 edays Site Acceptance Test for E&M Equip. at Existing Filter Press House 30 edays Sun 9/5/21 Tue 8/6/21 104 105 System Commissioning Test for E&M Equip. at Existing Filter Press House 15 edays Tue 8/6/21 Wed 23/6/21 106 1625 edays Mon 2/12/19 Tue 14/5/24 Section 4 - Latest Completion Date 107 Mon 2/12/19 Tue 14/5/24 Section 4 **1161 days** Tue 14/5/24 108 1625 edays Mon 2/12/19 Remaining E&M Installations and Testing & Commissioning Work E Task Manual Task Start-only Manual Progress **Project Summary** Г Bestwise Split Finish-only Inactive Task Duration-only Ref: P431-PG-001 Milestone Inactive Milestone Manual Summary Rollup External Tasks Date: Sat 30/11/19 Summary Inactive Summary Manual Summary Progress

