# **Drainage Services Department**

# Agreement No. SPW 07/2019 Shek Wu Hui Effluent Polishing Plant – Main Works Stage 1

# Monthly EM&A Report May 2020

(Version 1)

Certified By

(Environmental Team Leader:

Mr. KS Lee)

#### REMARKS:

The information supplied and contained within this report is, to the best of our knowledge, correct at the time of printing.

CINOTECH accepts no responsibility for changes made to this report by third parties

#### CINOTECH CONSULTANTS LTD

Room 1710, Technology Park, 18 On Lai Street, Shatin, NT, Hong Kong Tel: (852) 2151 2083 Fax: (852) 3107 1388 Email: info@cinotech.com.hk



Ref.: DSDSWHS1EM00\_0\_0055E.20.docx

12 June 2020

By E-mail and Fax (3922 9797)

**AECOM Asia Company Limited** 8/F., Grand Central Plaza, Tower 2, 138 Shatin Rural Committee Road Sha Tin, New Territories, Hong Kong

Attention: Mr CHANG Ping Wah

Dear Mr CHANG,

Re: Contract No. SPW 08/2019

Independent Environmental Checker for Shek Wu Hui Effluent Polishing Plant - Main Works Stage 1

#### Monthly EM&A Report for May 2020

Reference is made to the Environmental Team's submission of Monthly EM&A Report for May 2020 (Version 1) certified by the ET Leader and provided to us via e-mail on 11 June 2020.

Please be informed that we have no adverse comments on the captioned submission. We write to verify the captioned submission in accordance with Condition 3.4 of FEP-02/474/2013.

Thank you for your attention. Please do not hesitate to contact us should you have any queries.

Yours sincerely, For and on behalf of Ramboll Hong Kong Limited

Manson Yeung

Independent Environmental Checker

C.C.

DSD

Cinotech

Attn.: Ms Konica Cheung Attn.: Mr K. S. Lee

(By Fax: 3104 6420)

(By Fax: 3107 1388)

# **TABLE OF CONTENTS**

	Page
EXECUTIVE SUMMARY	1
Introduction	1
Summary of Main Works Undertaken and Key Measures Implemented	
Summary of Exceedances, Investigation and Follow-up	
Complaint Handling, Prosecution and Public Engagement	
Reporting Changes	
Future Key Issues	3
1 INTRODUCTION	4
Background	4
Purpose of the Report	4
Project Organizations	4
Construction Activities undertaken during the Reporting Month	
Summary of EM&A Requirements	
Statues of Environmental Licensing and Permitting	6
2 AIR QUALITY	8
Monitoring Requirement	8
Monitoring Locations	8
Monitoring Parameters and Frequency	8
Monitoring Equipment	8
Monitoring Methodology	
Results and Observations	
Comparison of EM&A Result with EIA Prediction	12
3 NOISE	13
Monitoring Requirements	13
Monitoring Locations	
Monitoring Parameters, Frequency and Duration	13
Monitoring Equipment	
Monitoring Methodology and QA/QC Procedure	
Maintenance and Calibration	
Results and Observations	
Comparison of EM&A Result with EIA Prediction	
4 ECOLOGY	16
Monitoring Requirements	
Monitoring Locations	
Monitoring Parameters, Frequency and Duration	
Monitoring Methodology	
Analytical Methodology	
Results	
Analysis	
Observations	
5 WATER QUALITY	21
Monitoring Requirement.	21

6	WASTE	MANAGEMENT	21
		equirement	
Was	te Manag	ement Status	. 21
7	LANDS	CAPE AND VISUAL	22
Aud	it Require	ement	. 22
8	ENVIRO	ONMENTAL AUDIT	23
Site	Audits		. 23
		on Status of Environmental Mitigation Measures	
_		on Status of Event and Action Plans	
9	ENVIR	ONMENTAL NON-CONFORMANCE	26
	-	Complaint, Warning, Notification of any Summons and Successful Prosecution	
10	FUTUR	E KEY ISSUES	27
Mon	itoring So	chedule	. 28
11	CONCL	USIONS AND RECOMMENDATIONS	29
Con	clusions		. 29
		tions	
LIS	T OF TA	BLES	
Tabl	e I	Summary Table for Major Site Activities in the Reporting Month	
Tabl		Summary of Complaint/Summons/Prosecution in the Reporting Month	
Tabl		Summary Table for Site Activities in the next Reporting Period	
	e 1.1	Key Project Contacts  Suppose Table for Major Site Activities in the Benering Month	
	le 1.2 le 1.3	Summary Table for Major Site Activities in the Reporting Month Summary of Environmental License and Permit	
Tabl		Air Quality Monitoring Locations	
	e 2.1	Frequency and Parameters of Air Quality Monitoring	
	e 2.3	Air Quality Monitoring Equipment	
Tabl	e 2.4	Major Dust Source during Air Quality Monitoring	
Tabl	e 2.5	Comparison of 1-hr TSP Monitoring Data with Predictions in EIA Report	(As
		Approved in 2013)	
Tabl	e 2.6	Comparison of 24-hr TSP Monitoring Data with Predictions in EIA Report Approved in 2013)	(As
Tabl	e 3.1	Noise Monitoring Stations	
	e 3.2	Frequency and Parameters of Noise Monitoring	
	le 3.3	Noise Monitoring Equipment	
	e 3.4	Other Noise Source during Noise Monitoring	
	e 3.5	Baseline Noise Level and Noise Limit Level for Monitoring Stations	1
ı abl	e 3.6	Comparison of Noise Monitoring Data with Predictions in EIA Report (As Approin 2013)	oved
Tabl	e 4.1	in 2013) Monitoring of Measures to Minimise Disturbance to Waterbirds on Ng Tung, She	eung
Tahl	e 4.2	Yue and Shek Sheung Rivers during Pre-Construction Phase Ecological Monitoring Stations	
1 401		Leorogical fromtoring buttons	

Table 4.3	Representative Waterbirds
Table 4.4	Total Bird Species and Abundance in the Reporting Month
Table 4.5	Abundance of Representative Waterbirds in the Reporting Month
Table 4.6	T-test Result for All Waterbirds in the Reporting Month
Table 4.7	T-test Result for Representative Waterbirds in the Reporting Month
Table 4.8	Observations during Ecological Monitoring in the Reporting Month
Table 8.1	Observations and Recommendations of Site Audit of Contract No. DC/2018/06
Table 8.2	Observations and Recommendations of Site Audit of Contract No. DC/2018/0
Table 10.1	Summary Table for Site Activities in the Next Reporting Period

# LIST OF FIGURES

Figure 1.1	Layout Plan of the Project Site
Figure 1.2	Project Organisation for Environmental Monitoring and Audit
Figure 2	Locations of Air Quality Monitoring Stations
Figure 3	Locations of Construction Noise Monitoring Stations
Figure 4	Survey Location for Impact Ecological Monitoring

# LIST OF APPENDICES

Appendix A	Action and Limit Levels
1.1	Environmental Monitoring Schedules
1.1	Copies of Calibration Certificates for Air Quality Monitoring
Appendix D	Weather Information
Appendix E	1-hour TSP Monitoring Results and Graphical Presentations
Appendix F	24-hour TSP Monitoring Results and Graphical Presentations
Appendix G	Copies of Calibration Certificates for Noise Monitoring
Appendix H	Noise Monitoring Results and Graphical Presentations
Appendix I	Ecological Monitoring Results and Analysis
Appendix J	Photo Records of Ecological Monitoring
Appendix K	Site Audit Summary
Appendix L	Waste Flow Table
Appendix M	Event and Action Plans
Appendix N	Environmental Mitigation Implementation Schedule (EMIS)
Appendix O	Summaries of Environmental Complaint, Warning, Summon and Notification of
	Successful Prosecution
Appendix P	Summary of Exceedance
Appendix Q	Tentative Construction Programme

#### **EXECUTIVE SUMMARY**

#### Introduction

1. This is the 5<sup>th</sup> EM&A Report prepared by the Environmental Team, Cinotech Consultants Ltd., for Agreement No. SPW 07/2019 "Shek Wu Hui Effluent Polishing Plant – Main Works Stage 1". This report summarized the monitoring results and audits findings of the EM&A programme under the issued further EP No. FEP-02/474/2013 and in accordance with the Updated EM&A Manual during the reporting month of May 2020.

# Summary of Main Works Undertaken and Key Measures Implemented

2. The main works undertaken during the reporting period are as follows:

Table I Summary Table for Major Site Activities in the Reporting Month

Contract No.	Contract Title	Site Activities		
DC/2018/06	Shek Wu Hui Effluent Polishing Plant - Main Works Stage 1 - Civil Works for Sludge Treatment Facilities and 132kV Primary Substation	<ul> <li>Piling installation</li> <li>Sheet piling installation</li> <li>Drainage diversion work</li> <li>Construction of site hoarding</li> <li>Tree transplanting</li> </ul>		
DC/2018/07	Shek Wu Hui Effluent Polishing Plant - Main Works Stage 1 - Civil Works for Sewage Treatment Facilities	<ul> <li>Site daily cleaning tidy up and clearance</li> <li>Demolition works</li> <li>Drainage and underground utilities diversion</li> <li>Sheet pile construction</li> <li>Excavation</li> </ul>		
DE/2018/03	Shek Wu Hui Effluent Polishing Plant - Main Works Stage 1 - Sidestream Treatment Facilities and E&M Works for Sluge Treatment Facilities	Site clearance and fencing work in WA3		
DE/2018/04	Shek Wu Hui Effluent Polishing Plant - Main Works Stage 1 - E&M Works for Sewage Treatment Facilities	No construction activities in the reporting month.		

3. Implementation of the key mitigation measures during the reporting period are as follows:

#### Air Quality

• Water spraying on haul road was done to minimize dust generation.

#### Water Quality

- Stagnant water was pumped and collected in the sedimentation tank.
- The capacity of water tank was well-maintained to prevent water leakage.

#### Waste Management

- General refuse and waste stockpile were removed to avoid waste accumulation.
- Chemicals were stored in drip trays properly.

# Summary of Exceedances, Investigation and Follow-up

4. Exceedance of Action/Limit levels during the reporting month (May 2020) and the investigation results and/or follow-up actions:

#### Air Quality Monitoring

- No Action/Limit Level exceedance for 1-hour TSP was recorded.
- No Action/Limit Level exceedance for 24-hour TSP was recorded.

# Construction Noise Monitoring

• No Action/Limit Level exceedance for day time construction noise monitoring was recorded in the reporting month.

# **Ecological Monitoring**

• No Action and Limit Level was triggered.

#### Complaint Handling, Prosecution and Public Engagement

Table II Summary of Complaint/Summons/Prosecution in the Reporting Month

<b>T</b> 4	<b>Event Details</b>		Follow-up/ Remedial Actions	Status/	
Event	Number	<b>Brief Description</b>		Remarks	
Complaints Received	0	-	-	-	
Notification of Summons and Prosecutions Received	0	-	-	-	
Public Engagement Activities	0	-	-	-	

#### **Reporting Changes**

5. There were no reporting changes during the reporting month.

# **Future Key Issues**

6. The key works or activities will be anticipated in the next reporting period are as follows:

Table III Summary Table for Site Activities in the Next Reporting Period

Contract No.	Contract Title	Site Activities		
DC/2018/06	Shek Wu Hui Effluent Polishing Plant - Main Works Stage 1 - Civil Works for Sludge Treatment Facilities and 132kV Primary Substation	<ul> <li>Piling installation</li> <li>Sheet piling installation</li> <li>Drainage diversion work</li> <li>Construction of site hoarding</li> <li>Tree transplanting</li> <li>Plate loading test</li> </ul>		
DC/2018/07	Shek Wu Hui Effluent Polishing Plant - Main Works Stage 1 - Civil Works for Sewage Treatment Facilities	<ul> <li>Site daily cleaning tidy up and clearance</li> <li>Demolition works</li> <li>Drainage and underground utilities diversion</li> <li>Sheet pile construction</li> <li>Excavation</li> </ul>		
DE/2018/03	Shek Wu Hui Effluent Polishing Plant - Main Works Stage 1 - Sidestream Treatment Facilities and E&M Works for Sluge Treatment Faciliteis	<ul> <li>Site clearance in WA3</li> <li>Civil work in WA1-B</li> <li>Site office construction work in WA1-B</li> </ul>		
DE/2018/04	Shek Wu Hui Effluent Polishing Plant - Main Works Stage 1 - E&M Works for Sewage Treatment Facilities	<ul> <li>Preparation work of E&amp;M installation at temporary filtrate lifting well and equalization tank</li> <li>Preparation work of modification of existing emergency generator electrical works</li> <li>Construction of contractor's site office foundation and site installation of the contractor's site office accommodations (MiC)</li> <li>Erection of contractor's storage area</li> </ul>		

#### 1 INTRODUCTION

#### **Background**

- 1.1 The Further Expansion of Shek Wu Hui Effluent Polishing Plant (SWHEPP) is a designated Project (DP) under F.1 and F.2 of Part 1, Schedule 2 of Environmental Impact Assessment Ordinance (EIAO). The "North East New Territories New Development Areas" Environmental Impact Assessment (NENT NDAs EIA) Report (Registered No.: AEIAR-175/2013) covered the assessment for the Further Expansion of SWHSTW Phase 1A, 1B and 2, and the associated Environmental Monitoring and Audit (EM&A) Manual was approved on 18 October 2013.
- 1.2 The existing Shek Wu Hui Sewage Treatment Works (SWHSTW) is operated and maintained by the Drainage Services Department (DSD). It provides secondary level treatment to sewage collected from Sheung Shui, Fanling and adjacent areas, SWHSTW was completed in two stages and expanded progressively in the past year. In 2009, the expansion of SWHSTW was completed and its design capacity was 93,000m²/day at average dry weather flow (ADWF). After the Resource Allocation Exercise 2017, the existing SWHSTW is proposed to be upgraded from secondary to tertiary treatment level as the new SWHEPP at 3 stages: Main Works Stage 1, Stage 2 and Stage 3.
- 1.3 A Further Environmental Permit (EP) (Permit No. FEP-02/474/2013) was issued on 15 February 2018 to DSD as the Permit Holder to assume the responsibility for construction and operating the SWHEPP Project up to a capacity of 190,000m³/day. The updated Environmental Monitoring and Audit (EM&A) Manual was prepared in accordance with Condition 2.3 of the Further EP. The site layout plan for the Project is shown in **Figure 1.1**.
- 1.4 Cinotech Consultants Ltd. was designated as the Environmental Team (ET) to undertake the EM&A works for "Shek Wu Hui Effluent Polishing Plant Main Works Stage 1" (hereinafter called the "Project").

#### **Purpose of the Report**

1.5 This is the 5<sup>th</sup> Monthly EM&A Report which summarises the impact monitoring results and audit findings for the EM&A programme during the reporting period in May 2020.

#### **Project Organizations**

- 1.6 Different Parties with different levels of involvement in the project organization include:
  - Permit Holder Drainage Services Department (DSD)
  - Supervisor Representative AECOM Asia Company Limited (AECOM)
  - Environmental Team (ET) Cinotech Consultants Limited (Cinotech)
  - Independent Environmental Checker (IEC) Ramboll Hong Kong Limited (Ramboll)
  - Contractors
    - o Contract No.: DC/2018/06 Kwan Lee Chun Wo Joint Venture (KLCWJV)
    - o Contract No.: DC/2018/07 Kwan Lee Chun Wo Joint Venture (KLCWJV)
    - o Contract No.: DE/2018/03 Jardine Engineering Corporation Limited (JEC)
    - o Contract No.: DE/2018/04 Bestwise Envirotech Limited (Bestwise)

1.7 The key contacts of the Project are shown in **Table 1.1**.

**Table 1.1 Key Project Contacts** 

Party	Role	Contact Person	Phone No.
DSD	Permit Holder	Ms. Konica Cheung	2594 7463
AECOM	Supervisor Representative	Mr. Henry Tai	3792 0580
Cinotech	Environmental Team	Mr. KS Lee (ET Leader)	2151 2091
Cinotech		Ms. Betty Choi	2151 2072
Ramboll	Independent Environmental Checker	Mr. Ray Yan	3465 2836
		Mr. Manson Yeung	3465 2888
KLCWJV	Contractor (DC/2018/06)	Mr. Yip Yun Lam	9532 7174
KLCWJV	Contractor (DC/2018/07)	Mr. Karsten Kwong	9771 0059
JEC	Contractor (DE/2018/03)	Mr. Brendan Chan	2807 4264
Bestwise	Contractor (DE/2018/04)	Mr. Albus Cheung	9731 0831

1.8 The Organizational Structure for Environmental Management is shown in **Figure 1.2**.

# Construction Activities undertaken during the Reporting Month

1.9 The major site activities undertaken in the reporting month included:

Table 1.2 Summary Table for Major Site Activities in the Reporting Month

Contract No.	Contract Title	Site Activities		
DC/2018/06	Shek Wu Hui Effluent Polishing Plant - Main Works Stage 1 - Civil Works for Sludge Treatment Facilities and 132kV Primary Substation	<ul> <li>Piling installation</li> <li>Sheet piling installation</li> <li>Drainage diversion work</li> <li>Construction of site hoarding</li> <li>Tree transplanting</li> </ul>		
DC/2018/07	Shek Wu Hui Effluent Polishing Plant - Main Works Stage 1 - Civil Works for Sewage Treatment Facilities	<ul> <li>Site daily cleaning tidy up and clearance</li> <li>Demolition works</li> <li>Drainage and underground utilities diversion</li> <li>Sheet pile construction</li> <li>Excavation</li> </ul>		
DE/2018/03	Shek Wu Hui Effluent Polishing Plant - Main Works Stage 1 - Sidestream Treatment Facilities and E&M Works for Sluge Treatment Faciliteis	Site clearance and fencing work in WA3		
DE/2018/04	Shek Wu Hui Effluent Polishing Plant - Main Works Stage 1 - E&M Works for Sewage Treatment Facilities	No construction activities in the reporting month.		

#### **Summary of EM&A Requirements**

- 1.10 The EM&A programme requires construction noise monitoring, air quality monitoring, water quality monitoring, ecological monitoring and environmental site audit, etc. The EM&A requirements for each parameter are described in the following sections, including:
  - All monitoring parameters;
  - Action and Limit levels for all environmental parameters;
  - Event Action Plans;
  - Environmental mitigation measures, as recommended in the Project EIA Report.
- 1.11 The advice on the implementation status of environmental protection and pollution control/mitigation measures is summarized in Section 8 of this report.
- 1.12 This report presents the monitoring results, observations, locations, equipment, period, methodology and QA/QC procedures of the monitoring parameters of the required environmental monitoring works and audit works for the Project in May 2020.

#### **Statues of Environmental Licensing and Permitting**

1.13 All permits/licenses obtained for the Project are summarized in **Table 1.3**.

 Table 1.3
 Summary of Environmental License and Permit

Caratana at Na	Permit / License No.	Valid Period		G		
Contract No.		From	То	Status		
Environmental Permit (EP)						
All	FEP-02/474/2013	15 Feb 2018	N/A	Valid		
All	EP-474/2013	21 Nov 2013	N/A	Valid		
Notification of	Construction Works under Air Po	ollution Control	Ordinance (APC	<b>CO</b> )		
DC/2018/06	449210 (Portion A & C)	23 Sep 2019	11 Mar 2024	Valid		
DC/2018/06	449211 (WM1)	23 Sep 2019	11 Mar 2024	Valid		
DC/2018/07	N/A	11 Nov 2019	31 Dec 2024	Valid		
DE/2018/03	455843	6 May 2020	30 Sep 2020	Valid		
Billing Accoun	nt for Construction Waste Disposa	I				
DC/2018/06	7035390	11 Oct 2019	N/A	Valid		
DC/2018/07	7035985	9 Dec 2019	N/A	Valid		
DE/2018/03	7035700	6 Nov 2019	N/A	Valid		
DE/2018/04	703621912	2 Jan 2020	N/A	Valid		
Registration of	f Chemical Waste Producer					
DC/2018/06	5213-624-K3371-01	14 Nov 2019	N/A	Valid		
DC/2018/07	5213-624-K3371-02	6 Jan 2020	N/A	Valid		
DE/2018/03	5213-624-T3861-01	14 Apr 2020	N/A	Valid		
Effluent Disch	arge License					
DC/2018/06	WT00035431-2019 (Portion C)	20 Jan 2020	31 Jan 2025	Valid		
DC/2018/06	WT00035718-2020 (Portion A)	2 Apr 2020	30 Apr 2025	Valid		

Contract No	Permit / License No.	Valid Period		Ctatura	
Contract No.		From	То	Status	
DC/2018/07	WT00035727-2020	1 Apr 2020	30 Apr 2025	Valid	
Construction Noise Permit (Water Pump & Concrete Work at Portion C)					
DC/2018/06	GW-RN0301-20	10 May 2020	9 Aug 2020	Valid	
Admission Ticket for Disposal of Special Waste					
DC/2018/07	15646	27 Apr 2020	26 Jul 2020	Valid	

# 2 AIR QUALITY

#### **Monitoring Requirement**

2.1 According to the Updated EM&A Manual of SWHEPP, 1-hour and 24-hour Total Suspended Particulates (TSP) monitoring were conducted to monitor the air quality for this Project. For regular impact monitoring, a sampling frequency of at least once in every six days at all of the monitoring stations for 24-hour TSP monitoring. For 1-hour TSP monitoring, the sampling frequency of at least three times in every six days shall be undertaken when the highest dust impact occurs. **Appendix A** shows the established Action/Limit Levels for the environmental monitoring works.

#### **Monitoring Locations**

2.2 Four designated monitoring stations were selected for air quality monitoring programme. **Table 2.1** describes the air quality monitoring locations, which are also depicted in **Figure 2**.

**Table 2.1 Air Quality Monitoring Locations** 

<b>Monitoring Stations</b>	Location	Location of Measurement
AM1 <sup>(1)</sup>	Wai Loi Tsuen	Ground Level
AM2 <sup>(1)</sup>	Fu Tei Au	Ground Level
AM1a <sup>(2)</sup>	Site Boundary of the Shek Wu Hui STW (East)	Ground Level
AM2a <sup>(2)</sup>	Site Boundary of the Shek Wu Hui STW (North)	Ground Level

Remarks: (1) For 1-hour TSP monitoring; (2) For 24-hour TSP monitoring

#### **Monitoring Parameters and Frequency**

2.3 **Table 2.2** summarizes the monitoring parameters, monitoring period and frequencies of impact air quality monitoring. The monitoring schedule is shown in **Appendix B**.

Table 2.2 Frequency and Parameters of Air Quality Monitoring

<b>Monitoring Stations</b>	Parameter	Period	Frequency
AM1 & AM2	1-hour TSP	0700 – 1900	3 times/day, once every 6 days
AM1a & AM2a	24-hour TSP	24 hours	Once every 6 days

#### **Monitoring Equipment**

- 2.4 High Volume Samplers (HVS) in compliance with the specification stipulated in the EM&A Manual, Section 2.2.2, were used to carry out 24-hour TSP monitoring. Direct reading dust meter were also used to measure 1-hour average TSP levels. The 1-hour sampling was determined by HVS to check the validity and accuracy of the results measured by direct reading method.
- 2.5 Wind data monitoring equipment was set on rooftop (about 4/F) of the SWHSTW control room building for logging wind speed and wind direction such that the wind sensors were clear of obstructions or turbulence caused by building. The wind data monitoring equipment was recalibrated at least once every six months and the wind directions were divided into 16 sectors of 22.5 degrees each.

2.6

**Table 2.3** summarizes the equipment to be used for air quality monitoring. Copies of calibration certificates are attached in **Appendix C**.

**Table 2.3** Air Quality Monitoring Equipment

Equipment	Model and Make	Quantity
1-hour TSP Dust Meter	Sibata Model No.: LD-5R	3
HVS Sampler	GMW Model: GS 2310	1
	TISCH Model: TE 5170	1
Calibrator	TISCH Model: TE-5025A	1
Wind Anemometer	Global Water Instrumentation WE800	1

#### **Monitoring Methodology**

#### 1-hour TSP Monitoring

# Measuring Procedures

2.7 The measuring procedures of the 1-hour dust meter are in accordance with the Manufacturer's Instruction Manual as follows:

(Sibata Model No.: LD-5R)

- The 1-hour dust meter is placed at least 1.3 meters above ground.
- Set POWER to "ON" and make sure that the battery level was not flash or in low level.
- Allow the instrument to stand for about 3 minutes and then the cap of the air sampling inlet has been released.
- Push the knob at MEASURE position.
- Set time/mode setting to [BG] by pushing the time setting switch. Then, start the background measurement by pushing the start/stop switch once. It will take 6 sec. to complete the background measurement.
- Push the time setting switch to change the time setting display to [MANUAL] at the bottom left of the liquid crystal display. Finally, push the start/stop switch to stop the measuring after 1 hour sampling.
- Information such as sampling date, time, count value and site condition were recorded during the monitoring period.

#### Maintenance/Calibration

- 2.8 The following maintenance/calibration is required for the 1-hour dust meter:
  - Check and calibrate the meter by HVS to check the validity and accuracy of the results measured by direct reading method at 2-month intervals throughout all stages of the air quality monitoring.

#### 24-hour TSP Monitoring

#### Instrumentation

2.9 High volume samplers (HVS) (TISCH Model: TE-5170) complete with appropriate sampling inlets was employed for 24-hour TSP monitoring. The sampler was composed of a motor, a filter holder, a flow controller and a sampling inlet and its performance specification complied with that required by USEPA Standard Title 40, Code of Federation Regulations Chapter 1 (Part 50). Moreover, the HVS also met all the requirements in Section 2.2 of the Annex II Specification.

#### 2.10 The positioning of the HVS samplers are as follows:

- A horizontal platform with appropriate support to secure the samplers against gusty wind shall be provided;
- No two samplers shall be placed less than 2 meter apart;
- The distance between the sampler and an obstacle, such as buildings, must be at least twice the height that the obstacle protrudes above the sampler;
- A minimum of 2 metres of separation from walls, parapets and penthouses is required for rooftop samplers;
- A minimum of 2 metres of separation from any supporting structure, measured horizontally is required;
- No furnace or incinerator flue is nearby;
- Airflow around the sampler is unrestricted;
- The sampler is more than 20 metres from the dripline;
- Any wire fence and gate, to protect the sampler, shall not cause any obstruction during monitoring;
- Permission must be obtained to set up the samplers and to obtain access to the monitoring stations; and
- A secured supply of electricity is needed to operate the samplers.

# Operating/analytical procedures for the operation of HVS

- 2.11 Operating/analytical procedures for the air quality monitoring are highlighted as follows:
  - Prior to the commencement of the dust sampling, the flow rate of the high volume sampler was properly set (between 1.1 m³/min. and 1.4 m³/min.) in accordance with the manufacturer's instruction to within the range recommended in USEPA Standard Title 40, CFR Part 50.
  - For TSP sampling, fiberglass filters with a collection efficiency of > 99% for particles of 0.3µm diameter were used.
  - The power supply was checked to ensure the sampler worked properly. On sampling, the sampler was operated for 5 minutes to establish thermal equilibrium before placing any filter media at the designated air monitoring station.
  - The filter holding frame was then removed by loosening the four nuts and a weighted and conditioned filter was carefully centered with the stamped number upwards, on a supporting screen.
  - The filter was aligned on the screen so that the gasket formed an airtight seal on the outer edges of the filter. Then the filter holding frame was tightened to the filter holder with swing bolts. The applied pressure should be sufficient to avoid air leakage at the edges.

- The shelter lid was closed and secured with the aluminum strip.
- The timer was then programmed. Information was recorded on the record sheet, which included the starting time, the weather condition and the filter number (the initial weight of the filter paper can be found out by using the filter number).
- After sampling, the filter was removed and sent to the HOKLAS laboratory (Wellab Ltd.) for weighing. The elapsed time was also recorded.
- Before weighing, all filters were equilibrated in a conditioning environment for 24 hours. The conditioning environment temperature should be between 25°C and 30°C and not vary by more than ±3°C; the relative humidity (RH) should be < 50% and not vary by more than ±5%. A convenient working RH is 40%.

#### Maintenance/Calibration

- 2.12 The following maintenance/calibration is required for the HVS:
  - The high volume motors and their accessories were properly maintained. Appropriate maintenance such as routine motor brushes replacement and electrical wiring checking were made to ensure that the equipment and necessary power supply are in good working condition.
  - High volume samplers were calibrated at bi-monthly intervals using TE-5025A Calibration Kit throughout all stages of the air quality monitoring.

#### **Results and Observations**

- 2.13 Impact air quality monitoring was conducted at four monitoring stations as scheduled. The monitoring schedule is shown in **Appendix B**.
- 2.14 No Action/Limit Level exceedance was recorded for all 1-hour TSP monitoring in the reporting month.
- 2.15 No Action/Limit Level exceedance was recorded for all 24-hour TSP monitoring in the reporting month.
- 2.16 The air temperature, precipitation and the relative humidity data was obtained from daily extract of Ta Kwu Ling Station in Hong Kong Observatory Climate Information Service, where the wind speed and wind direction were recorded by the installed Wind Anemometer at rooftop (about 4/F) of the SWHSTW control room building. This weather information for the reporting month is summarized in **Appendix D**.
- 2.17 The monitoring data and graphical presentations of 1-hour and 24-hour TSP monitoring results are shown in **Appendix E** and **Appendix F** respectively.
- 2.18 According to our field observations, the major dust source identified at the designated air quality monitoring stations are as follows:

Table 2.4 Major Dust Source during Air Quality Monitoring

<b>Monitoring Stations</b>	Major Dust Source
AM1 - Wai Loi Tsuen	Road Traffic at Sheung Shui Tung Hing Road and Village House Renovation Works
AM2 - Fu Tei Au	N/A
AM1a - Site Boundary of the Shek Wu Hui STW (East)	Vehicle Movement within SWHSTW
AM2a - Site Boundary of the Shek Wu Hui STW (North)	N/A

# Comparison of EM&A Result with EIA Prediction

2.19 The air monitoring data was compared with the predictions in the EIA Report (as approved in 2013) as summarised in **Tables 2.5** and **Table 2.6**.

Table 2.5 Comparison of 1-hr TSP Monitoring Data with Predictions in EIA Report (As Approved in 2013)

Monitoring Stations	ASR ID	Predicted 1-hr TSP Concentration in EIA Report (as Approved in 2013), dB(A), µg/m <sup>3</sup>	Reporting Month (May 2020), µg/m³
AM1 - Wai Loi Tsuen	N/A	N/A <sup>(1)</sup>	38.4 - 108.0
AM2 - Fu Tei Au	FLN-E28	255	13.3 - 98.8

Remarks:

(1) No 1-hr TSP concentration was predicted in EIA Report (As Approved in 2013).

Table 2.6 Comparison of 24-hr TSP Monitoring Data with Predictions in EIA Report (As Approved in 2013)

Monitoring Stations	Monitoring Stations  Predicted 24-hr TSP Concentration in EIA Report (as approved in 2013), dB(A), μg/m³	
AM1a - Site Boundary of the Shek Wu Hui STW (East)	N/A <sup>(1)</sup>	12.0 - 58.1
AM2a - Site Boundary of the Shek Wu Hui STW (North)	N/A <sup>(1)</sup>	43.2 - 72.8

Remarks:

(1) No 24-hr TSP concentration was predicted in EIA Report (as approved in 2013).

2.20 The 1-hour TSP concentration at AM2 in the reporting month was lower than the prediction in the EIA Report (As Approved in 2013). The 1-hour TSP concentrations at AM1 as well as 24-hour TSP concentrations at AM1a and AM2a were not predicted in the EIA Report (As Approved in 2013).

#### 3 NOISE

#### **Monitoring Requirements**

3.1 According to the Updated EM&A Manual, construction noise monitoring was conducted to monitor the construction noise arising from the construction activities. The regular monitoring frequency for each monitoring station shall be on a weekly basis and conduct one set of measurements between 0700 and 1900 hours on normal weekdays. **Appendix A** shows the established Action and Limit Levels for the environmental monitoring works.

# **Monitoring Locations**

3.2 Noise monitoring was conducted at three designated monitoring stations in the reporting period. **Table 3.1** and **Figure 3** show the locations of these stations.

**Table 3.1 Noise Monitoring Stations** 

<b>Monitoring Stations</b>	Location	Location of Measurement
NM1	Wai Loi Tsuen	Ground Level
NM2	Fu Tei Au	Ground Level
NM3	Man Kok Village	Ground Level

## **Monitoring Parameters, Frequency and Duration**

3.3 **Table 3.2** summarizes the monitoring parameters, frequency and total duration of monitoring. The noise monitoring schedule is shown in **Appendix B**.

Table 3.2 Frequency and Parameters of Noise Monitoring

Monitoring Stations	Time Period	Duration	Frequency	Parameter	Measurement
NM1				L <sub>10</sub> (30 min.) dB(A)	Free Field
NM2	0700-1900 hrs on normal weekdays	30 minutes	Once per week	L <sub>90</sub> (30 min.) dB(A)	Free Field
NM3				L <sub>eq</sub> (30 min.) dB(A)	Free Field

#### **Monitoring Equipment**

3.4 Integrating Sound Level Meter was used for impact noise monitoring. The meters were Type 1 sound level meter capable of giving a continuous readout of the noise level readings including equivalent continuous sound pressure level ( $L_{eq}$ ) and percentile sound pressure level ( $L_x$ ) that also complied with International Electrotechnical Commission Publications 651:1979 (Type 1) and 804:1985 (Type 1) specifications. **Table 3.3** summarizes the noise monitoring equipment being used. Copies of calibration certificates are attached in **Appendix G**.

**Table 3.3 Noise Monitoring Equipment** 

Equipment	Model and Make	Quantity
Integrating Sound Level Meter	BSWA 308	2
	SVAN 957	1
Calibrator	ST-120	1

#### Monitoring Methodology and QA/QC Procedure

- 3.5 The monitoring procedures are as follows:
  - The monitoring station was normally be at a point 1m from the exterior of the sensitive receivers building façade and be at a position 1.2m above the ground.
  - For free field measurement, the meter was positioned away from any nearby reflective surfaces. All records for free field noise levels were adjusted with a correction of +3 dB(A).
  - The battery condition was checked to ensure the correct functioning of the meter.
  - Parameters such as frequency weighting, the time weighting and the measurement time were set as follows:
    - Frequency weighting: ATime weighting: Fast
    - Time measurement: 30 minutes
  - Prior to and after each noise measurement, the meter was calibrated using a Calibrator for 94.0 dB at 1000 Hz. If the difference in the calibration level before and after measurement was more than 1.0 dB, the measurement would be considered invalid and repeat of noise measurement would be required after re-calibration or repair of the equipment.
  - The wind speed was frequently checked with the portable wind meter.
  - At the end of the monitoring period, the L<sub>eq</sub>, L<sub>90</sub> and L<sub>10</sub> were recorded. In addition, site conditions and noise sources were recorded on a standard record sheet.
  - Noise monitoring would be cancelled in the presence of fog, rain, and wind with a steady speed exceeding 5 m/s, or wind with gusts exceeding 10 m/s. Supplementary monitoring would be provided to ensure sufficient data would be obtained.

#### **Maintenance and Calibration**

- 3.6 The microphone head of the sound level meter and calibrator were cleaned with a soft cloth at quarterly intervals.
- 3.7 The sound level meter and calibrator were checked and calibrated at yearly intervals.
- 3.8 Immediately prior to and following each noise measurement the accuracy of the sound level meter was checked using an acoustic calibrator generating a known sound pressure level at a known frequency. Measurements were accepted as valid only if the calibration levels from before and after the noise measurement agree to within 1.0 dB.

#### **Results and Observations**

- 3.9 No Action/Limit Level exceedance was recorded for all construction noise monitoring in the reporting month.
- 3.10 Noise monitoring results and graphical presentations are shown in **Appendix H**.

Monthly EM&A Report - May 2020

3.11 The major noise sources identified at the noise monitoring stations are shown in **Table 3.4**.

**Table 3.4** Other Noise Source Identified during Noise Monitoring

Monitoring Stations Major Noise Source	
NM1	Railway Noise, Village House Renovation Works and Road Traffic at Sheung Shui Tung Hing Road
NM2	N/A
NM3	Road traffic at Po Wan Road

3.12 All the Construction Noise Levels (CNLs) reported in this report were adjusted with the corresponding baseline level (i.e. Measured Leq – Baseline Leq = CNL), in order to facilitate the interpretation of the noise exceedance. The baseline noise level and the Noise Limit Level at each designated noise monitoring station are presented in **Table 3.5**.

**Table 3.5** Baseline Noise Level and Noise Limit Level for Monitoring Stations

Monitoring Stations	Baseline Noise Level, dB (A) (at 0700 – 1900 hrs on normal weekdays)	Noise Limit Level, dB (A) (at 0700 – 1900 hrs on normal weekdays)
NM1	63.4	
NM2	58.0	75
NM3	63.4	

#### Comparison of EM&A Result with EIA Prediction

3.13 The noise monitoring data was compared with the predictions in EIA Report (as approved in 2013) as summarised in **Table 3.6**.

Table 3.6 Comparison of Noise Monitoring Data with Predictions in EIA Report (As Approved in 2013)

Monitoring Stations	NSR ID	Predicted Mitigated Construction Noise Levels in EIA Report (as Approved in 2013), dB(A)	Reporting Month (May 2020), Leq (30min) dB(A)
NM1 - Wai Loi Tsuen	N/A	N/A <sup>(1)</sup>	56.8 – 64.1
NM2 - Fu Tei Au	N/A	N/A <sup>(1)</sup>	55.9 – 69.2
NM3 – Man Kok Village	FN-18	66-75	59.7 – 61.2

Remarks:

3.14 The results at NM3 were lower than the range of the predicted mitigated construction noise levels in the EIA Report (As Approved in 2013). Construction noise levels at NM1 and NM2 were not predicted in the EIA Report (As Approved in 2013).

<sup>(1)</sup> No construction noise level was predicted in EIA Report (As Approved in 2013).

#### 4 ECOLOGY

# **Monitoring Requirements**

4.1 According to the Updated EM&A Manual, waterbird species which use rivers near the Project Site were identified and recorded. The monitoring requirement in the EM&A Manual is shown in **Table 4.1**. **Appendix A** shows the established Action/Limit Levels for ecological monitoring works.

Table 4.1 Monitoring of Measures to Minimise Disturbance to Waterbirds on Ng Tung, Sheung Yue and Shek Sheung Rivers during Construction Phase

Phase	Methodology	
Construction	Weekly transect at both high and low tides to identify and enumerate all bird species utilising the river channels and identify any sources of actual or potential disturbance to birds due to construction activities throughout the construction period.	

4.2 The monitoring should be conducted by the ET and supervised by a qualified ecologist who will be a member of the ET.

## **Monitoring Locations**

4.3 Transect and point count surveys were proposed within the 500m boundary of Ng Tung River, Sheung Yue River and Shek Sheung River of the assessment area. Three transects and seven-point count locations during high and low tides were applied. These locations are shown in **Figure 4** and summarized in **Table 4.2**. The photo of each transect is provided in **Appendix J**.

**Table 4.2 Ecological Monitoring Stations** 

Monitoring Stations	Descriptions	Influenced by Tidal Action
Transect T1		
Point Count Location P1		No
Point Count Location P2	Along No Tung Divon	
Transect T2	Along Ng Tung River	
Point Count Location P3		Yes
Point Count Location P4		
Point Count Location P5	At Shek Sheung River (Low-flow Channel)	No
Transect T3	Along Shek Sheung River & Sheung Yue River	Yes
Point Count Location P6	At Shek Sheung River	Yes
Point Count Location P7	At Intersection between Sheung Yue River and Shek Sheung River	Yes

#### **Monitoring Parameters, Frequency and Duration**

4.4 Monitoring surveys were conducted on a weekly basis at both high and low tides (it is considered high tide when tidal levels are above 1.5m and low tide when tidal level are below 1.5m at Tsim Bei Tsui Station). The magnitude of how much above or below 1.5m was subject to tidal conditions of that week as it varied throughout different times of the year. Nonetheless, the high and low tide relative to that week's tidal condition were taken into consideration. The ecological monitoring schedule is shown in **Appendix B**.

#### **Monitoring Methodology**

- 4.5 Transect survey was undertaken along the concerned rivers (Ng Tung River, Sheung Yue River and Shek Sheung River) adjacent to proposed construction activities. As the sensitive receivers (large waterbirds) are easily visible and the surveyor has used auxiliary equipment such as camera(s) and binoculars (magnification 7-10x). The transect route only follows one bank of these rivers.
- 4.6 At point count locations, surveyors identified and recorded bird species which were seen or heard along the river channel. For each point count, surveyors quantitatively recorded all species seen and heard for the duration of five minutes up to the distance where birds were still detectable. All avifauna along the walk transect were recorded. Noticeable behaviours (e.g. breeding behaviours such as nesting and presence of recently fledged juveniles, roosting and feeding activities, etc.) were recorded as well.
- 4.7 Ornithological nomenclature used in report should follow *The Avifauna of Hong Kong* (Carey et al. (2001)), *The Birds of Hong Kong and South China* (Viney et al. (2005)) and the most recent updated list from other sources (e.g. Hong Kong Bird Watching Society).
- 4.8 Weather conditions, tidal information at the time of the survey and other noticeable activities occurring within or in the vicinity of the survey areas (e.g. ongoing routine drainage channel maintenance works and other human activities that could create disturbances to birds) were recorded.

# **Analytical Methodology**

4.9 The number and species of waterbirds utilizing the rivers fluctuate every day naturally. Therefore, the survey data were collectively analysed on a monthly basis to increase the sample size and to reduce random error on one survey day. Since occurrence of waterbirds has distinctive seasonal pattern, the construction phase data for all waterbirds and representative waterbirds were compared with the baseline data for the respective month and season. The representatives of waterbirds are listed in **Table 4.3**.

Table 4.3	Representative	Waterbirds
-----------	----------------	------------

Species Name	Common Name	Chinese Name
Egretta garzetta	Little Egret	小白鷺
Ardea cinerea	Grey Heron	蒼鷺
Ardeola bacchus	Chinese Pond Heron	池鷺
Phalacrocorax carbo	Great Cormorant	普通鸕鷀
Ardea alba	Great Egret	大白鷺
Bubulcus coromandus	Eastern Cattle Egret	牛背鷺

- 4.10 When a decline in abundance of all or representative waterbird is identified, one-tailed Student t-test was adopted to statistically analyse whether the drop is significant. If the collected data for the reporting month fails to show no significant difference from that in the baseline phase at 95% confidence level, the action level will be triggered. Likewise, the limit level is set at 99% confidence level.
- 4.11 In addition, if important behaviours such as breeding, brooding, nesting and presence of recently fledged juveniles of species of conservation importance are observed, the Resident Engineer, Contractor and IEC should be notified immediately after the survey. The Contractor should review current construction programme and minimize disturbance due to construction activities.

# **Results**

4.12 For this reporting month, the numbers of species and individuals recorded were provided in **Table 4.4**. The photo record of waterbirds can be found in **Appendix J**.

Table 4.4 Total Bird Species and Abundance in the Reporting Month

	Number of Species	Abundance
All Avifauna	43	753
Waterbirds	15	203

4.13 **Table 4.5** presents the abundance of representative species.

Table 4.5 Abundance of Representative Waterbirds in the Reporting Month

Species Name	Common Name	Chinese Name	Abundance
Egretta garzetta	Little Egret	小白鷺	75
Ardea cinerea	Grey Heron	蒼鷺	0
Ardeola bacchus	Chinese Pond Heron	池鷺	59
Phalacrocorax carbo	Great Cormorant	普通鸕鷀	0
Ardea alba	Great Egret	大白鷺	30
Bubulcus coromandus	Eastern Cattle Egret	牛背鷺	22

#### **Analysis**

4.14 The result of student t-tests for all waterbirds and representative waterbirds are compiled in **Table 4.6** and **4.7** respectively. Further details are provided in **Appendix I**.

Table 4.6 T-test Result for All Waterbirds in the Reporting Month

T values of Data in Departing Month		Confidence Level (Critical Value)		
1-values (	T-values of Data in Reporting Month		95% (-2.353)	99% (-4.541)
A lava don oo	Monthly	4.206	<b>✓</b>	<b>✓</b>
Abundance	Seasonal	2.970	<b>✓</b>	<b>✓</b>

#### Remarks

Table 4.7 T-test Result for Representative Waterbirds in the Reporting Month

Common Name of	T-value		nce Level l Value)	T-value		nce Level l Value)	Overall
Representative Waterbird	Monthly	95% (-2.353)	99% (-4.541)	Seasonal	95% (-2.353)	99% (-4.541)	Overall
Little Egret	-0.596	✓	✓	-0.596	✓	~	·
Grey Heron				N/A*			
Chinese Pond Heron	-0.127	✓	✓	-0.516	✓	<b>v</b>	~
Great Cormorant				N/A*			
Great Egret	9.037	<b>√</b>	✓	7.686	<b>√</b>	<b>√</b>	✓
Eastern Cattle Egret	3.657	✓	<b>√</b>	2.620	✓	<b>V</b>	~

#### Remarks

4.15 No Action and Limit Level was triggered for ecological monitoring in the reporting month.

#### **Observations**

- 4.16 Waterbird behaviour observed during ecological monitoring are listed below:
  - Flying
  - Foraging
  - Singing
  - Soaring
  - Resting
  - Fighting

<sup>✓ =</sup> T-value falls within the confidence level, the impact monitoring data shows no significant difference to the baseline data.

**<sup>≭</sup>** = T-value falls outside the confidence level, the impact monitoring data shows significant difference to the baseline data.

<sup>\*</sup> Great Cormorant (*Phalacrocorax carbo*) and Grey Heron (*Ardea cinerea*) were not recognised as representative waterbird species during Summer.

<sup>✓ =</sup> T-value falls within the confidence level, the impact monitoring data shows no significant difference to the baseline data.

**<sup>≭</sup>** = T-value falls outside the confidence level, the impact monitoring data shows significant difference to the baseline data.

4.17 The anthropogenic activities observed during ecological monitoring are listed in **Table 4.8**.

Table 4.8 Observations during Ecological Monitoring in the Reporting Month

T4:	Observations			
Location	Project Related	Non-project Related		
T1 (PC1, PC2)	Excavation, sheet-piling, drilling	Singing, fishing		
T2 (PC3, PC4)	Excavation, sheet-piling, drilling	Singing, oil stain, fishing		
PC5	N/A	N/A		
T3 (PC6, PC7)	N/A	Singing, jaywalking, oil stain, fishing		

#### 5 WATER QUALITY

#### **Monitoring Requirement**

- 5.1 According to the Updated EM&A Manual, no water monitoring is required before the commencement of outfall construction at Ng Tung River.
- 5.2 Site audits were carried out on a weekly basis to monitor and audit the timely implementation of water quality mitigation measures within the site boundaries of this Project. The summaries of site audits are attached in **Appendix K**.

#### **6 WASTE MANAGEMENT**

# **Monitoring Requirement**

6.1 According to the Updated EM&A Manual, waste management would be the contractor's responsibility to ensure that all wastes produced during the construction works for the Project are handled, stored and disposed of in accordance with good waste management practices, EPD's regulations and requirements. No monitoring for waste management is required for the Project. An environmental management plan (EMP) should be prepared and submitted to the Supervisor for approval. The monitoring and auditing requirements of the EMP should be followed with regard to the management of C&D material.

# **Waste Management Status**

- 6.2 Site audits were carried out on a weekly basis to monitor and audit to ensure that proper storage, transportation and disposal practices of waste materials generated during construction activities, such as construction and demolition (C&D) materials and general refuse are being implemented. The summaries of site audits are attached in **Appendix K**.
- 6.3 The amount of wastes generated by the major site activities of this Project during the reporting month is shown in **Appendix L**.

#### 7 LANDSCAPE AND VISUAL

# **Audit Requirement**

- 7.1 According to the Updated EM&A Manual, site audits would be undertaken during the construction phase of the Project to check that the proposed landscape and visual mitigation measures are properly implemented and maintained as per their intended objectives. Particularly audits would be carried out during site clearance when proposed tree felling and transplantation may occur. Site inspections would be undertaken at least once every two weeks during the construction period.
- 7.2 Site audits were carried out on a weekly basis to monitor and audit the timely implementation of landscape and visual mitigation measures within the site boundaries of this Project. The summaries of site audits are attached in **Appendix K**.

#### 8 ENVIRONMENTAL AUDIT

# **Site Audits**

- 8.1 Site audits were carried out on a weekly basis to monitor the timely implementation of proper environmental management practices and mitigation measures in the Project site. The summaries of site audits are attached in **Appendix K**.
- 8.2 Site audits were conducted on 5, 14, 21 & 26 May 2020 in the reporting month. Joint site inspection with the representative of IEC was conducted on 26 May 2020. No non-compliance was observed during the site audit.

# **Implementation Status of Environmental Mitigation Measures**

- 8.3 According to Environmental Permits, the approved EIA Report (Register No.: AEIAR-175/2013), and the Updated EM&A Manual of the Project, the mitigation measures detailed in the documents are recommended to be implemented during the construction phase. An Environmental Mitigation Implementation Schedule (EMIS) is provided in **Appendix N**.
- 8.4 The ET weekly site inspections were carried out during the reporting month and the observations and recommendations are summarized in **Tables 8.1 and 8.2**. Refer to **Appendix K** for the site inspection summary reports in the reporting month.

Table 8.1 Observations and Recommendations of Site Audit of Contract No. DC/2018/06

Parameters	Date	Observations and Recommendations	Follow-up
	5 May 2020	The water tank at Portion A was overfilled and some of the water was flowed outside the tank. The Contractor should clear the tank regularly and maintain its capacity to prevent water accumulation on-site.	The condition was observed to be improved/rectified by the contractor during the audit session on 14 May 2020.
Water Quality	14 May 2020	Stagnant water was accumulated at Portion A. It should be removed or pumped through the sedimentation tank.	The condition was observed to be improved/rectified by the contractor during the audit session on 21 May 2020.
	26 May 2020	Water barriers along the site area of Portion A should be completely bounded by sand bags to avoid stagnant water accumulation on-site.	Follow-up actions will be reported in the next month.
Air Ouglity	28 Apr 2020	Dust generation was observed in the unpaved area at the western side of Portion C. Water spraying should be provided to minimize air quality impact in the area.	The condition was observed to be improved/rectified by the contractor during the audit session on 5 May 2020.
Air Quality	5 May 2020	The haul road was dirty and dry at Portion A. The Contractor should clean the haul road regularly to minimize dust impact.	The condition was observed to be improved/rectified by the contractor during the audit session on 14 May 2020.

Parameters	Date	Observations and Recommendations	Follow-up
Noise	N/A	There was no observation in the reporting period.	N/A
Waste /	28 Apr 2020	General refuse and construction waste was deposited at Portion A. The Contractor should clear and separate the general refuse and construction waste or cover them with impervious materials to prevent waste accumulation.	The condition was observed to be improved/rectified by the contractor during the audit session on 5 May 2020.
Chemical Management	28 Apr 2020	Chemicals should be stored inside the drip tray properly at Portion C.	The condition was observed to be improved/rectified by the contractor during the audit session on 5 May 2020.
	21 May 2020	Waste stockpile accumulated should be removed or covered by impervious materials at Portion C.	The condition was observed to be improved/rectified by the contractor during the audit session on 28 May 2020.
Ecology and Fisheries	N/A	There was no observation in the reporting period.	N/A
Visual and Landscape	N/A	There was no observation in the reporting period.	N/A
Permits /Licences	N/A	There was no observation in the reporting period.	N/A

Table 8.2 Observations and Recommendations of Site Audit of Contract No. DC/2018/07

Table 6.2 Observations and Recommendations of Site Audit of Contract No. DC/2016/0				
Parameters	Date	Observations and Recommendations	Follow-up	
Water Quality	N/A	There was no observation in the reporting period.	N/A	
Air Quality	14 May 2020	The haul road was dirty and dry at Portion B. The Contractor should clean the haul road regularly to avoid dust generation.	The condition was observed to be improved/rectified by the contractor during the audit session on 21 May 2020.	
Noise	N/A	There was no observation in the reporting period.	N/A	
Waste / Chemical Management	N/A	There was no observation in the reporting period.	N/A	
Ecology and Fisheries	N/A	There was no observation in the reporting period.	N/A	

Parameters	Date	Observations and Recommendations	Follow-up
Visual and Landscape	N/A	There was no observation in the reporting period.	N/A
Permits /Licences	N/A	There was no observation in the reporting period.	N/A

#### **Implementation Status of Event and Action Plans**

8.5 The Event and Action Plans for air quality, construction noise, ecological monitoring and landscape and visual are presented in **Appendix M**.

# Air Quality Monitoring

- No Action/Limit Level exceedance for 1-hour TSP was recorded.
- No Action/Limit Level exceedance for 24-hour TSP was recorded.

#### Construction Noise Monitoring

- No documented complaint on construction noise was received; no Action Level exceedance for day time construction noise monitoring was recorded.
- No Limit Level exceedance for day time construction noise monitoring was recorded in the reporting month.

# **Ecological Monitoring**

• No Action and Limit Level was triggered.

# Landscape and Visual Monitoring

• No non-conformity for landscape and visual was recorded.

#### 9 ENVIRONMENTAL NON-CONFORMANCE

# Summary of Complaint, Warning, Notification of any Summons and Successful Prosecution

9.1 No environmental complaints, warning, notifications of summons and successful prosecutions were received in the reporting month. The summary of environmental complaint, warning, summon and notification of successful prosecution for the Project is presented in **Appendix O**.

# **Summary of Exceedance**

9.2 The summary of exceedance record in reporting month is shown in **Appendix P**.

# 10 FUTURE KEY ISSUES

- 10.1 Tentative construction programmes for the next three months are provided in **Appendix Q**.
- 10.2 Major site activities undertaken for the coming months are summarized in **Table 10.1**.

Table 10.1 Summary Table for Site Activities in the next Reporting Period

Contract No.	Contract Title	Site Activities
DC/2018/06	Shek Wu Hui Effluent Polishing Plant - Main Works Stage 1 - Civil Works for Sludge Treatment Facilities and 132kV Primary Substation	<ul> <li>Piling installation</li> <li>Sheet piling installation</li> <li>Drainage diversion work</li> <li>Construction of site hoarding</li> <li>Tree transplanting</li> <li>Plate loading test</li> </ul>
DC/2018/07	Shek Wu Hui Effluent Polishing Plant - Main Works Stage 1 - Civil Works for Sewage Treatment Facilities	<ul> <li>Site daily cleaning tidy up and clearance</li> <li>Demolition works</li> <li>Drainage and underground utilities diversion</li> <li>Sheet pile construction</li> <li>Excavation</li> </ul>
DE/2018/03	Shek Wu Hui Effluent Polishing Plant - Main Works Stage 1 - Sidestream Treatment Facilities and E&M Works for Sluge Treatment Faciliteis	<ul> <li>Site clearance in WA3</li> <li>Civil work in WA1-B</li> <li>Site office construction work in WA1-B</li> </ul>
DE/2018/04	Shek Wu Hui Effluent Polishing Plant - Main Works Stage 1 - E&M Works for Sewage Treatment Facilities	<ul> <li>Preparation work of E&amp;M installation at temporary filtrate lifting well and equalization tank</li> <li>Preparation work of modification of existing emergency generator electrical works</li> <li>Construction of contractor's site office foundation and site installation of the contractor's site office accommodations (MiC)</li> <li>Erection of contractor's storage area</li> </ul>

#### 10.3 Key environmental issues in the coming months include:

- Stockpile accumulation on-site;
- Water spraying for dust generating activities and on haul road;
- Wastewater and runoff discharge from site;
- No disposition of slurry at the existing Shek Wu Hui Sewage Treatment Works
- Coverage of open manholes to avoid dirty runoff to drainage system;
- Appropriate design of drainage system in order to facilitate storm flow;
- Control of sediment runoff after rainstorms;
- Minimization of soil excavation works during rainstorms to prevent dirty runoff flowing into surrounding waters;
- Noise from operation of the equipment, especially for excavation works and machinery onsite:
- Accumulation of general refuse and construction waste on-site;
- Proper storage of construction materials on-site; and
- Storage of chemicals/fuel and chemical waste/waste oil on-site.

# **Monitoring Schedule**

10.4 The tentative environmental monitoring schedule for the next month is shown in **Appendix B**.

#### Monthly EM&A Report – May 2020

#### 11 CONCLUSIONS AND RECOMMENDATIONS

#### **Conclusions**

11.1 This is the 5<sup>th</sup> Monthly EM&A Report which presents the EM&A works undertaken during the reporting month in accordance with the Updated EM&A Manual and the requirement under EP.

# **Air Quality Monitoring**

11.2 No Action/Limit Level exceedance was recorded for all 1-hour and 24-hour TSP monitoring in the reporting month.

# **Construction Noise Monitoring**

11.3 No Action/Limit Level exceedance was recorded for all noise monitoring in the reporting month.

#### **Ecology**

11.4 No Action/Limit Level was triggered for all ecological monitoring in the reporting month.

# Site Audit

11.5 4 ET joint weekly environmental site inspections were conducted in the reporting month.

#### Complaint, Notification of Summons and Successful Prosecution

11.6 No environmental complaints, notifications of summons and successful prosecutions were received in the reporting month.

#### Recommendations

11.7 According to the environmental audit performed in the reporting month, the following recommendations were made:

#### Air Quality

- Regular water spraying on haul road and dry surfaces should be applied to minimize dust generation.
- Stockpiles should be covered by impervious materials.


#### Water Quality


- Ponding water should be removed and pumped through the sedimentation tank.
- The water tank capacity should be well-maintained.
- Muddy water should not be discharged into the surrounding rivers.
- No slurry should be disposed of at the existing Shek Wu Hui Sewage Treatment Works.

# Waste Management

- General refuse and construction waste accumulation should be avoided.
- Chemicals should be stored in drip trays properly.

**FIGURES** 







CIN	O	<b>IECH</b>


Agreement No. SPW07/2019 Shek Wu Hui Effluent Polishing Plant- Main Works Stage 1

**Project Organisation For Environmental Monitoring and Audit** 

SCALE	N.T.S.	DATE	Sep 2019
CHECK	JM	DRAWN	SY
JOB NO.	MA19019	FIGURE NO.	1.2







## APPENDIX A ACTION AND LIMIT LEVELS

#### Appendix A - Action and Limit Levels

Table A-1 Action and Limit Levels for 1-hour TSP

Location	Action Level, μg/m <sup>3</sup>	Limit Level, μg/m <sup>3</sup>
AM1	320	500
AM2	322	300

Table A-2 Action and Limit Levels for 24-hour TSP

Location	Action Level, μg/m <sup>3</sup>	Limit Level, μg/m <sup>3</sup>
AM1a	189	260
AM2a	187	200

Table A-3 Action and Limit Levels for Noise during Construction Period

Time Period	Action Level	Limit Level	
0700-1900 hrs on normal weekdays	When one documented complaint is received	75 dB(A)*	

<sup>\*</sup>Remarks:

- If works are to be carried out during restricted hours, the conditions stipulated in the Construction Noise Permit (CNP) used by the Noise Control Authority have to be followed.
- Reduce to 70 dB(A) for schools and 65 dB(A) during school examination periods.

Table A-4 Action and Limit Levels of Disturbance to Waterbirds using Ng Tung, Sheung Yue and Shek Sheung Rivers during Construction Phase

Action Level	Limit Level
Decline in numbers of all waterbird species relative to numbers during Baseline Monitoring such that the Action Level response is triggered.	Decline in numbers of all waterbird species relative to numbers during baseline monitoring such that the limit level response is triggered.
Decline in numbers of any one waterbird species occurring in significant numbers* during Baseline Monitoring such that the Action Level response is triggered.	Decline in numbers of any one waterbird species occurring in significant numbers* during Baseline Monitoring such that the Limit Level response is triggered.

Note: Whether numbers are significant depend on species and season after collection and evaluation of baseline survey data.

APPENDIX B ENVIRONMENTAL MONITORING SCHEDULES

#### Agreement No. SPW07/2019

### Shek Wu Hui Effluent Polishing Plant - Main Works Stage 1

#### Impact Air, Noise and Ecology Monitoring Schedule (May 2020)

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
					1-May	2-May
						24 hrs TSP
3-May	4-May	5-May	6-May	7-May	8-May	9-May
·	, ,	1 hr TSP x 3 Noise Ecology	·		24 hrs TSP	,
10-May	11-May	12-May	13-May	14-May	15-May	16-May
	1 hr TSP x 3 Noise Ecology			24 hrs TSP	1 hr TSP x 3	
17-May	18-May	19-May	20-May	21-May	22-May	23-May
		Ecology	24 hrs TSP	1 hr TSP x 3 Noise		
24-May	25-May	26-May	27-May	28-May	29-May	30-May
		24 hrs TSP Ecology	1 hr TSP x 3 Noise			
31-May						

The schedule may be changed due to unforeseen circumstances (adverse weather, etc)

#### **Air Quality Monitoring Station**

1-hr TSP

AM1 - Wai Loi Tsuen AM2 - Fu Tei Au

24-hr TSP

AM1a - Site Boundary of the Shek Wu Hui STW (East) AM2a - Site Boundary of the Shek Wu Hui STW (North)

#### **Noise Monitoring Station**

NM1 - Wai Loi Tsuen NM2 - Fu Tei Au NM3 - Man kok Village

#### Agreement No. SPW07/2019

#### Shek Wu Hui Effluent Polishing Plant - Main Works Stage 1

#### Tentative Impact Air, Noise and Ecology Monitoring Schedule (June 2020)

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
	1-Jun	2-Jun	3-Jun	4-Jun	5-Jun	6-Jun
	24 hrs TSP	1 hr TSP x 3 Noise			Ecology	24 hrs TSP
7-Jun	8-Jun	9-Jun	10-Jun	11-Jun	12-Jun	13-Jun
	1 hr TSP x 3 Noise			24 hrs TSP Ecology	1 hr TSP x 3	
14-Jun	15-Jun	16-Jun	17-Jun	18-Jun	19-Jun	20-Jun
			24 hrs TSP	1 hr TSP x 3 Noise Ecology		
21-Jun	22-Jun	23-Jun	24-Jun	25-Jun	26-Jun	27-Jun
	Ecology	24 hrs TSP	1 hr TSP x 3 Noise			
28-Jun	29-Jun	30-Jun				
	24 hrs TSP	1 hr TSP x 3 Noise				

The schedule may be changed due to unforeseen circumstances (adverse weather, etc)

#### **Air Quality Monitoring Station**

1-hr TSP

AM1 - Wai Loi Tsuen

AM2 - Fu Tei Au

24-hr TSP

AM1a - Site Boundary of the Shek Wu Hui STW (East) AM2a - Site Boundary of the Shek Wu Hui STW (North)

#### Noise Monitoring Station

NM1 - Wai Loi Tsuen NM2 - Fu Tei Au

NM3 - Man kok Village

APPENDIX C COPIES OF CALIBRATION CERTIFICATES FOR AIR QUALITY MONITORING



Date of Calibration 6-Apr-20

### **Cerificate of Calibration**

Digital Dust Indicator

Description:

It is certified that the item under calibration has been calibrated by corresponding calibrated High Volume Sampler

Manufacturer:	Sibata Scientific Technology LTD.	_ Validity of Calib	oration Record 6-Jun-20	
Model No.:	LD-5R			
Serial No.:	<u>8Y2374</u>			
Equipment No.:	SA-01-04	Sensitivity 0.001 mg/m3	_	
High Volume Sa	mpler No.: <u>A-01-03</u>	Before Sensitivity Adjustment	652	
Tisch Calibration	n Orifice No.: <u>3607</u>	After Sensitivity Adjustment	652	
	Ca	libration of 1 hr TSP		
Calibration	Laser Dust Monitor		HVS	
Point	Mass Concentration (μg/ <b>X-axis</b>	m3) Ma	ass concentration (μg/m³) <b>Y-axis</b>	
1	46.0		84.5	
2	42.0		81.0	
3	38.0		76.8	
Average	42.0		80.8	
By Linear Regr Slope , mw = Correlation co	ression of Y on X 	Intercept, bw =	40.3417	
	Se	t Correlation Factor		
	centration by High Volume Sampler (	$(\mu g/m^3)$	80.8	
Particaulate Con	centration by Dust Meter (μg/m³)		42.0	
Measureing time	e, (min)		60.0	
Set Correlation I SCF = [K=High	Factor , SCF h Volume Sampler / Dust Meter, (μ	g/m3) ]1.9	)	
	in according to the instruction manual or was compared with a calibrated Hig		It was used to generate the Correl	lation

Those filter papers are weighted by HOKLAS laboratory (Wellab Litimed)

Factor (CF) between the Dust Monitor and High Volume Sampler.

Calibrated by: Approved by: Vong Shing Kwai

Approved by: Henry Leung



Date of Calibration 6-Apr-20

### **Cerificate of Calibration**

Digital Dust Indicator

Description:

It is certified that the item under calibration has been calibrated by corresponding calibrated High Volume Sampler

Manufacturer:	urer: Sibata Scientific Technology LTD.			Validity of Calibration Record 6-Jun-20		
Model No.:	LD-5R					
Serial No.:	972778					
Equipment No.:	SA-01-07		Sensitivity	0.001 mg/m3	_	
High Volume Sa	mpler No.:	A-01-01A	Before Sensit	ivity Adjustment	735 CPM	
Tisch Calibration	n Orifice No.:	3607	After Sensitiv	rity Adjustment	735 CPM	
		Ca	libration of 1 l	nr TSP		
Calibration		Laser Dust Monitor	r		HVS	
Point	M	ass Concentration (μg/ <b>X-axis</b>	/m3)	Mas	ss concentration (μ <b>Y-axis</b>	ug/m³)
1		44.0			84.5	
2		34.0			81.0	
3	25.0		76.8			
Average		34.3			80.8	
By Linear Regr Slope , mw = Correlation co	0.40			ccept, bw =	66.8876	
		Se	t Correlation	Factor		
Particaulate Con	centration by I	High Volume Sampler	$(\mu g/m^3)$		80.8	
Particaulate Con	centration by I	Oust Meter (μg/m <sup>3</sup> )			34.3	
Measureing time	e, (min)				60.0	
Set Correlation I	Factor, SCF					
SCF = [ K=Hig	h Volume Sam	npler / Dust Meter, (μ	g/m3) ]	2.4		
The Dust Monito	or was compare	o the instruction manued with a calibrated High	gh Volume San	pler and The result	was used to gener	rate the Correlation

Those filter papers are weighted by HOKLAS laboratory (Wellab Litimed)

Calibrated by: Wong Shing Kwai 



Date of Calibration 6-Apr-20

### **Cerificate of Calibration**

Digital Dust Indicator

Description:

It is certified that the item under calibration has been calibrated by corresponding calibrated High Volume Sampler

Manufacturer:	Sibata Scientific Technolo	ogy LTD.	Validity of Calib	6-Jun-20		
Model No.:	LD-5R					
Serial No.:	972779					
Equipment No.:	SA-01-08	Sensitivity	0.001 mg/m3	-		
High Volume Sa	mpler No.: <u>A-01-01A</u>	Before Sens	itivity Adjustment	744 CPM		
Tisch Calibration	n Orifice No.: 3607	After Sensit	ivity Adjustment	744 CPM		
		Calibration of 1	hr TSP			
Calibration	Laser Dus	st Monitor		HVS		
Point	Mass Concent X-a		Ma	ss concentration (  Y-axis	ug/m³)	
1	45	5.0		84.5		
2	32	2.0		81.0		
3	18.0			76.8		
Average	31	1.7		80.8		
By Linear Regr Slope , mw = Correlation co	ession of Y on X  0.2854  pefficient* =	Into 0.9995	ercept, bw = 	71.7298	J	
		Set Correlation	Factor			
	centration by High Volume	1 10		80.8		
Particaulate Con-	centration by Dust Meter (p	ug/m³)		31.7		
Measureing time	•			60.0		
Set Correlation F SCF = [ K=High	Factor, SCF  Nolume Sampler / Dust	Meter, (μg/m3) ]	2.6			
	in according to the instruc		mpler and The result	was used to gene	rate the Correlation	

The Dust Monitor was compared with a calibrated High Volume Sampler and The result was used to generate the Correlation Factor (CF) between the Dust Monitor and High Volume Sampler.

Those filter papers are weighted by HOKLAS laboratory (Wellab Litimed)

Calibrated by: Approved by: Very Key Wong Shing Kwai

Approved by: Henry Leung



#### RECALIBRATION **DUE DATE:**

January 17, 2021

# ertificate o

**Calibration Certification Information** 

Cal. Date: January 17, 2020

Rootsmeter S/N: 438320

Ta: 295 Pa: 744.2 °K

Operator: Jim Tisch

mm Hg

Calibration Model #: TE-5025A

Calibrator S/N: 3746

Run	Vol. Init (m3)	Vol. Final (m3)	ΔVol. (m3)	ΔTime (min)	ΔP (mm Hg)	ΔH (in H2O)
1	1	2	1	1.4340	3.2	2.00
2	3	4	1	1.0180	6.4	4.00
3	5	6	1	0.9080	7.9	5.00
4	7	8	1	0.8700	8.7	5.50
5	9	10	1	0.7150	12.6	8.00

	Data Tabulation				
Vstd	Qstd	$\sqrt{\Delta H \left(\frac{Pa}{Pstd}\right) \left(\frac{Tstd}{Ta}\right)}$		Qa	√∆H(Ta/Pa)
(m3)	(x-axis)	(y-axis)	Va	(x-axis)	(y-axis)
0.9849	0.6868	1.4066	0.9957	0.6944	0.8904
0.9807	0.9633	1.9892	0.9914	0.9739	1.2592
0.9787	1.0779	2.2240	0.9894	1.0896	1.4078
0.9776	1.1237	2.3325	0.9883	1.1360	1.4765
0.9724	1.3601	2.8131	0.9831	1.3749	1.7808
	m=	2.09221		m=	1.31010
<b>QSTD</b>	b=	-0.02779	QA	b=	-0.01759
	r=	0.99994		r=	0.99994

Calculations				
Vstd=	ΔVol((Pa-ΔP)/Pstd)(Tstd/Ta)	Va=	ΔVol((Pa-ΔP)/Pa)	
Qstd=	<b>Qstd=</b> Vstd/ΔTime		Va/∆Time	
For subsequent flow rate calculations:				
Qstd=	$1/m\left(\left(\sqrt{\Delta H\left(\frac{Pa}{Pstd}\right)\left(\frac{Tstd}{Ta}\right)}\right)-b\right)$	Qa=	$1/m\left(\left(\sqrt{\Delta H\left(Ta/Pa\right)}\right)-b\right)$	

Standard Conditions			
Tstd: 298.15 °K			
Pstd: 760 mm Hg			
	Key		
ΔH: calibrator manometer reading (in H2O)			
ΔP: rootsmeter manometer reading (mm Hg)			
Ta: actual absolute temperature (°K)			
Pa: actual barometric pressure (mm Hg)			
b: intercept			
m: slono			

#### RECALIBRATION

US EPA recommends annual recalibration per 1998 40 Code of Federal Regulations Part 50 to 51, Appendix B to Part 50, Reference Method for the Determination of Suspended Particulate Matter in the Atmosphere, 9.2.17, page 30

#### 5-POINT CALIBRATION DATA SHEET



05 March 2020

Date:

File No. MA19019/17/0003 Project No. AM1a - Site boundary of the Shek Wu Hui STW (East) 5-Mar-20 Next Due Date: 5-May-20 Operator: SK Date: Equipment No.: A-01-17 GS2310 \_\_\_\_\_ Serial No. \_\_\_\_ 3460 Model No.: **Ambient Condition** 291.2 764.4 Temperature, Ta (K) Pressure, Pa (mmHg) **Orifice Transfer Standard Information** Serial No. 3746 Slope, mc 0.0592 Intercept, bc -0.02740 mc x Qstd + bc =  $[\Delta H \times (Pa/760) \times (298/Ta)]^{1/2}$ 17-Jan-20 Last Calibration Date: Qstd =  $\{ [\Delta H \times (Pa/760) \times (298/Ta)]^{1/2} -bc \} / mc$ Next Calibration Date: 17-Jan-21 **Calibration of TSP Sampler** Orfice HVS Calibration  $\Delta H$  (orifice),  $[\Delta W \times (Pa/760) \times (298/Ta)]^{1/2}$ Qstd (CFM)  $\Delta W$  (HVS), in. Point  $[\Delta H \times (Pa/760) \times (298/Ta)]^{1/2}$ in. of water X - axis of water Y-axis 10.4 1 16.0 4.06 69.01 3.27 2 12.5 3.59 61.05 7.8 2.83 9.2 3.08 52.44 6.2 2.53 3 5.5 2.38 2.03 4 40.65 4.0 5 3.2 1.81 31.12 2.4 1.57 By Linear Regression of Y on X Slope , mw = \_\_\_\_\_\_0.0436 Intercept, bw = 0.2268 Correlation coefficient\* = \*If Correlation Coefficient < 0.990, check and recalibrate. **Set Point Calculation** From the TSP Field Calibration Curve, take Qstd = 43 CFM From the Regression Equation, the "Y" value according to mw x Qstd + bw =  $[\Delta W \times (Pa/760) \times (298/Ta)]^{1/2}$ Therefore, Set Point; W =  $(mw \times Qstd + bw)^2 \times (760 / Pa) \times (Ta / 298) =$ 4.30 Remarks: SK Wong Signature: 05 March 2020 Conducted by: Date:

Checked by: Henry Leung Signature:

#### 5-POINT CALIBRATION DATA SHEET



5 May 2020

Date:

File No. MA19019/17/0004 Project No. AM1a - Site boundary of the Shek Wu Hui STW (East) 5-May-20 Next Due Date: 5-Jul-20 Operator: SK Date: Equipment No.: A-01-17 GS2310 \_\_\_\_\_ Serial No. \_\_\_\_ 3460 Model No.: **Ambient Condition** 300.9 Temperature, Ta (K) Pressure, Pa (mmHg) 756.5 **Orifice Transfer Standard Information** Serial No. 3746 Slope, mc 0.0592 Intercept, bc -0.02740 mc x Qstd + bc =  $[\Delta H \times (Pa/760) \times (298/Ta)]^{1/2}$ 17-Jan-20 Last Calibration Date: Qstd =  $\{ [\Delta H \times (Pa/760) \times (298/Ta)]^{1/2} -bc \} / mc$ Next Calibration Date: 17-Jan-21 **Calibration of TSP Sampler** Orfice HVS Calibration  $\Delta H$  (orifice),  $[\Delta W \times (Pa/760) \times (298/Ta)]^{1/2}$ Qstd (CFM)  $\Delta W$  (HVS), in. Point  $[\Delta H \times (Pa/760) \times (298/Ta)]^{1/2}$ in. of water X - axis of water Y-axis 1 15.8 3.95 67.13 10.3 3.19 2 12.4 3.50 59.52 7.7 2.76 9.1 3.00 51.06 6.1 2.45 3 5.3 2.29 3.9 1.96 4 39.07 5 3.1 1.75 29.99 2.3 1.51 By Linear Regression of Y on X Slope , mw = \_\_\_\_\_0.0438 Intercept, bw = 0.2121 Correlation coefficient\* = \*If Correlation Coefficient < 0.990, check and recalibrate. **Set Point Calculation** From the TSP Field Calibration Curve, take Qstd = 43 CFM From the Regression Equation, the "Y" value according to mw x Qstd + bw =  $[\Delta W \times (Pa/760) \times (298/Ta)]^{1/2}$ Therefore, Set Point; W =  $(mw \times Qstd + bw)^2 \times (760 / Pa) \times (Ta / 298) =$ 4.45 Remarks: Conducted by: SK Wong Signature: Date: 5 May 2020

Checked by: Henry Leung Signature:

#### 5-POINT CALIBRATION DATA SHEET



05 March 2020

Date:

File No. MA19019/24/0003 Project No. AM2a - Site Boundary of the Shek Wu Hui STW (North) 5-Mar-20 Next Due Date: 5-May-20 Operator: SK Date: Equipment No.: A-01-24 TE 5170 Serial No. 1659 Model No.: **Ambient Condition** 764.4 Temperature, Ta (K) 291.2 Pressure, Pa (mmHg) **Orifice Transfer Standard Information** Serial No. 3746 Slope, mc 0.0592 Intercept, bc -0.02740 mc x Qstd + bc =  $[\Delta H \times (Pa/760) \times (298/Ta)]^{1/2}$ 17-Jan-20 Last Calibration Date: Qstd =  $\{ [\Delta H \times (Pa/760) \times (298/Ta)]^{1/2} -bc \} / mc$ Next Calibration Date: 17-Jan-21 **Calibration of TSP Sampler** Orfice HVS Calibration  $\Delta H$  (orifice),  $[\Delta W \times (Pa/760) \times (298/Ta)]^{1/2}$ Qstd (CFM)  $\Delta W$  (HVS), in. Point  $[\Delta H \times (Pa/760) \times (298/Ta)]^{1/2}$ in. of water X - axis of water Y-axis 9.9 1 14.5 3.86 65.72 3.19 2 11.0 3.36 57.30 7.6 2.80 8.1 2.89 49.24 6.1 2.51 3 5.1 4.3 4 2.29 39.16 2.10 5 3.2 1.81 31.12 3.1 1.79 By Linear Regression of Y on X Slope , mw = \_\_\_\_\_0.0402 Intercept, bw = 0.5261 Correlation coefficient\* = \*If Correlation Coefficient < 0.990, check and recalibrate. **Set Point Calculation** From the TSP Field Calibration Curve, take Qstd = 43 CFM From the Regression Equation, the "Y" value according to mw x Qstd + bw =  $[\Delta W \times (Pa/760) \times (298/Ta)]^{1/2}$ Therefore, Set Point; W =  $(mw \times Qstd + bw)^2 \times (760 / Pa) \times (Ta / 298) =$ 4.94 Remarks: SK Wong 05 March 2020 Conducted by: Signature: Date:

Checked by: Henry Leung Signature:

#### 5-POINT CALIBRATION DATA SHEET



File No. MA19019/24/0004 Project No. AM2a - Site Boundary of the Shek Wu Hui STW (North) 5-May-20 Next Due Date: 5-Jul-20 Operator: SK Date: Equipment No.: A-01-24 TE 5170 Serial No. 1659 Model No.: **Ambient Condition** 300.9 Temperature, Ta (K) Pressure, Pa (mmHg) 756.5 **Orifice Transfer Standard Information** Serial No. 3746 Slope, mc 0.0592 Intercept, bc -0.02740 mc x Qstd + bc =  $[\Delta H \times (Pa/760) \times (298/Ta)]^{1/2}$ 17-Jan-20 Last Calibration Date: Qstd =  $\{ [\Delta H \times (Pa/760) \times (298/Ta)]^{1/2} -bc \} / mc$ Next Calibration Date: 17-Jan-21 **Calibration of TSP Sampler** Orfice HVS Calibration  $\Delta H$  (orifice),  $[\Delta W \times (Pa/760) \times (298/Ta)]^{1/2}$ Qstd (CFM)  $\Delta W$  (HVS), in. Point  $[\Delta H \times (Pa/760) \times (298/Ta)]^{1/2}$ in. of water X - axis of water Y-axis 15.9 1 3.96 67.34 10.1 3.16 2 12.4 3.50 59.52 7.8 2.77 9.2 3.01 51.33 6.1 2.45 3 2.35 4.3 2.06 4 5.6 40.15 1.66 5 3.3 1.80 30.93 2.8 By Linear Regression of Y on X Slope , mw = \_\_\_\_\_0.0400 Intercept, bw : 0.4241 Correlation coefficient\* = \*If Correlation Coefficient < 0.990, check and recalibrate. **Set Point Calculation** From the TSP Field Calibration Curve, take Qstd = 43 CFM From the Regression Equation, the "Y" value according to mw x Qstd + bw =  $[\Delta W \times (Pa/760) \times (298/Ta)]^{1/2}$ Therefore, Set Point; W =  $(mw \times Qstd + bw)^2 \times (760 / Pa) \times (Ta / 298) =$ 4.67 Remarks: SK Wong 5 May 2020 Conducted by: Signature: Date: Checked by: Henry Leung Signature: 5 May 2020 Date:



#### **Cerificate of Calibration - Wind Monitoring Station**

Description: <u>BM3 - Control Room at SWHSTW</u>

Manufacturer: Global Water Instrumentation

Model No.: WE800 Weather Station

Serial No.: <u>1517001963</u>

Equipment No.: SA-03-01

Date of Calibration 29-Apr-2020

Next Due Date <u>29-Oct-2020</u>

#### 1. Performance check of Wind Speed

Wind Sp	peed, m/s	Difference D (m/s)
Wind Speed Reading (V1) Anemometer Value (V1)		D = V1 - V2
0.0	0.0	0.0
1.2	1.2	0.0
2.0	2.1	-0.1
3.8	3.8	0.0

#### 2. Performance check of Wind Direction

Wind Di	rection (°)	Difference D (°)
Wind Direction Reading (V1)	Marine Compass Value (V1)	D = W1 - W2
0	0	0.0
90	90	0.0
180	180	0.0
270	270	0.0

#### **Test Specification:**

- 1. Performance Wind Speed Test The wind meter was on-site calibrated against the anemometer
- 2. Performance Wind Direction Test The wind meter was on-site calibrated against the marine compass at four direction

Calibrated by:	<u> </u>	Approved by:	-lem day	
	Wong Shing Kwai		Henry Leung	

#### APPENDIX D WEATHER INFORMATION

### I. General Information from Hong Kong Observatory

D. 4	Mean Air	Mean Relative	Precipitation
Date	Temperature (°C)	Humidity (%)	(mm)
1-May-20	25.7	81	0
2-May-20	26.3	77	0
3-May-20	27.3	78	0
4-May-20	27.8	79	0
5-May-20	27.9	80	0
6-May-20	28.7	81	0
7-May-20	29.0	81	0
8-May-20	29.3	81	0.1
9-May-20	29.2	79	0.1
10-May-20	29.0	78	0.8
11-May-20	28.9	76	14.8
12-May-20	27.0	82	3.6
13-May-20	26.6	84	0.3
14-May-20	27.1	83	0.1
15-May-20	28.5	81	0
16-May-20	28.9	80	0
17-May-20	28.9	77	Trace
18-May-20	25.8	88	46.7
19-May-20	28.0	82	0
20-May-20	27.6	87	4.3
21-May-20	27.6	92	84.6
22-May-20	27.9	88	17
23-May-20	25.7	88	1.5
24-May-20	26.7	82	Trace
25-May-20	26.6	91	32.4
26-May-20	28.3	87	14.4
27-May-20	28.2	83	0.1
28-May-20	27.7	86	0.2
29-May-20	28.2	85	0.2
30-May-20	26.0	94	131.3
31-May-20	29.2	83	Trace

<sup>\*</sup> The above information was extracted from the daily extract of Ta Kwu Ling Station in Hong Kong Observatory Climate Information Service.

Date	Time	Wind Direction (°)	Wind Speed (m/s)
1-May-20	1:00	61.8	0.1
1-May-20	2:00	225.0	0.1
1-May-20	3:00	100.7	0.1
1-May-20	4:00	105.4	0.1
1-May-20	5:00	54.4	0.1
1-May-20	6:00	227.1	0.1
1-May-20	7:00	227.9	0.1
1-May-20	8:00	243.4	0.1
1-May-20	9:00	280.5	0.1
1-May-20	10:00	206.7	0.1
1-May-20	11:00	248.3	0.1
1-May-20	12:00	202.3	0.1
1-May-20	13:00	163.4	0.1
1-May-20	14:00	203.9	0.1
1-May-20	15:00	164.7	0.1
1-May-20	16:00	59.8	0.1
1-May-20	17:00	87.0	0.2
1-May-20	18:00	64.6	0.2
1-May-20	19:00	65.0	0.2
1-May-20	20:00	72.7	0.1
1-May-20	21:00	85.9	0.1
1-May-20	22:00	49.3	0.1
1-May-20	23:00	204.2	0.1
2-May-20	0:00	318.4	0.1
2-May-20	1:00	47.6	0.1
2-May-20	2:00	81.8	0.2
2-May-20	3:00	62.2	0.1
2-May-20	4:00	297.2	0.1
2-May-20	5:00	206.8	0.1
2-May-20	6:00	38.2	0.1
2-May-20	7:00	63.9	0.1
2-May-20	8:00	84.9	0.1
2-May-20	9:00	244.2	0.2
2-May-20	10:00	74.1	0.2
2-May-20	11:00	246.9	0.2
2-May-20	12:00	267.7	1.2

Date	Time	Wind Direction (°)	Wind Speed (m/s)
2-May-20	13:00	272.8	1.5
2-May-20	14:00	222.9	1.9
2-May-20	15:00	302.9	0.5
2-May-20	16:00	239.8	1.0
2-May-20	17:00	258.3	0.6
2-May-20	18:00	109.1	0.1
2-May-20	19:00	102.6	0.1
2-May-20	20:00	71.3	0.1
2-May-20	21:00	227.4	0.1
2-May-20	22:00	236.2	0.1
2-May-20	23:00	108.0	0.1
3-May-20	0:00	265.7	0.1
3-May-20	1:00	66.7	0.1
3-May-20	2:00	33.9	0.1
3-May-20	3:00	61.8	0.1
3-May-20	4:00	266.9	0.1
3-May-20	5:00	252.2	0.1
3-May-20	6:00	72.9	0.1
3-May-20	7:00	68.6	0.1
3-May-20	8:00	241.3	0.7
3-May-20	9:00	276.3	0.3
3-May-20	10:00	257.0	1.8
3-May-20	11:00	278.7	0.7
3-May-20	12:00	265.8	2.5
3-May-20	13:00	254.4	2.6
3-May-20	14:00	237.3	3.6
3-May-20	15:00	271.5	1.7
3-May-20	16:00	281.9	1.9
3-May-20	17:00	263.1	1.3
3-May-20	18:00	257.9	0.4
3-May-20	19:00	204.0	0.1
3-May-20	20:00	187.9	0.1
3-May-20	21:00	248.5	0.2
3-May-20	22:00	281.1	0.1
3-May-20	23:00	250.7	0.1
4-May-20	0:00	250.3	1.3

Date	Time	Wind Direction (°)	Wind Speed (m/s)
4-May-20	1:00	237.3	0.1
4-May-20	2:00	291.1	0.3
4-May-20	3:00	265.4	0.1
4-May-20	4:00	201.8	0.1
4-May-20	5:00	40.0	0.1
4-May-20	6:00	250.7	0.1
4-May-20	7:00	237.0	0.1
4-May-20	8:00	212.4	0.1
4-May-20	9:00	280.4	0.3
4-May-20	10:00	198.2	0.2
4-May-20	11:00	270.4	0.3
4-May-20	12:00	247.9	0.2
4-May-20	13:00	249.0	2.8
4-May-20	14:00	306.8	1.4
4-May-20	15:00	242.9	0.8
4-May-20	16:00	207.7	0.7
4-May-20	17:00	224.9	3.2
4-May-20	18:00	193.3	0.7
4-May-20	19:00	281.2	0.1
4-May-20	20:00	153.0	0.2
4-May-20	21:00	265.1	0.1
4-May-20	22:00	243.1	0.8
4-May-20	23:00	238.9	0.2
5-May-20	0:00	228.9	0.1
5-May-20	1:00	215.1	0.2
5-May-20	2:00	214.6	0.1
5-May-20	3:00	229.5	0.1
5-May-20	4:00	310.0	0.1
5-May-20	5:00	232.5	0.1
5-May-20	6:00	213.6	0.1
5-May-20	7:00	242.8	0.1
5-May-20	8:00	188.8	0.2
5-May-20	9:00	251.7	0.5
5-May-20	10:00	255.5	1.1
5-May-20	11:00	278.0	1.6
5-May-20	12:00	238.0	0.9

Date	Time	Wind Direction (°)	Wind Speed (m/s)
5-May-20	13:00	207.2	1.1
5-May-20	14:00	240.6	2.4
5-May-20	15:00	240.6	4.4
5-May-20	16:00	190.9	4.1
5-May-20	17:00	245.9	3.2
5-May-20	18:00	199.4	0.3
5-May-20	19:00	190.0	0.8
5-May-20	20:00	189.0	0.6
5-May-20	21:00	203.6	0.1
5-May-20	22:00	233.7	0.1
5-May-20	23:00	224.2	0.1
6-May-20	0:00	189.9	0.1
6-May-20	1:00	189.2	0.1
6-May-20	2:00	192.4	0.1
6-May-20	3:00	87.1	0.1
6-May-20	4:00	38.6	0.1
6-May-20	5:00	120.9	0.1
6-May-20	6:00	84.9	0.1
6-May-20	7:00	49.3	0.1
6-May-20	8:00	271.8	0.1
6-May-20	9:00	208.8	1.3
6-May-20	10:00	232.2	3.2
6-May-20	11:00	198.0	3.1
6-May-20	12:00	175.9	1.1
6-May-20	13:00	253.1	0.5
6-May-20	14:00	236.0	1.4
6-May-20	15:00	215.7	1.7
6-May-20	16:00	174.5	1.0
6-May-20	17:00	204.3	1.8
6-May-20	18:00	208.8	1.2
6-May-20	19:00	217.9	0.1
6-May-20	20:00	208.2	0.1
6-May-20	21:00	176.4	0.1
6-May-20	22:00	199.6	0.6
6-May-20	23:00	160.5	0.2
7-May-20	0:00	207.7	0.3

Date	Time	Wind Direction (°)	Wind Speed (m/s)
7-May-20	1:00	191.2	0.2
7-May-20	2:00	223.4	0.1
7-May-20	3:00	236.0	0.1
7-May-20	4:00	227.7	1.1
7-May-20	5:00	100.6	0.2
7-May-20	6:00	44.1	0.1
7-May-20	7:00	204.6	0.1
7-May-20	8:00	204.5	0.1
7-May-20	9:00	154.6	0.7
7-May-20	10:00	191.7	0.5
7-May-20	11:00	221.1	2.0
7-May-20	12:00	245.5	0.7
7-May-20	13:00	188.7	0.8
7-May-20	14:00	237.3	2.1
7-May-20	15:00	200.0	0.8
7-May-20	16:00	194.0	0.1
7-May-20	17:00	184.9	0.5
7-May-20	18:00	222.1	1.0
7-May-20	19:00	156.7	0.3
7-May-20	20:00	194.9	0.2
7-May-20	21:00	226.8	0.4
7-May-20	22:00	229.1	0.1
7-May-20	23:00	210.9	0.2
8-May-20	0:00	243.6	0.2
8-May-20	1:00	230.9	0.2
8-May-20	2:00	215.2	0.3
8-May-20	3:00	239.1	0.2
8-May-20	4:00	193.9	0.6
8-May-20	5:00	184.5	0.4
8-May-20	6:00	224.5	0.6
8-May-20	7:00	218.2	0.4
8-May-20	8:00	226.4	1.4
8-May-20	9:00	225.0	0.1
8-May-20	10:00	212.9	0.9
8-May-20	11:00	210.4	2.2
8-May-20	12:00	213.6	2.2

Date	Time	Wind Direction (°)	Wind Speed (m/s)
8-May-20	13:00	252.7	1.2
8-May-20	14:00	177.1	1.7
8-May-20	15:00	236.5	2.1
8-May-20	16:00	218.5	2.8
8-May-20	17:00	242.6	0.6
8-May-20	18:00	190.9	0.2
8-May-20	19:00	194.5	0.8
8-May-20	20:00	222.0	0.3
8-May-20	21:00	228.2	0.2
8-May-20	22:00	208.7	0.3
8-May-20	23:00	198.3	0.1
9-May-20	0:00	250.6	0.1
9-May-20	1:00	205.2	0.1
9-May-20	2:00	229.1	0.1
9-May-20	3:00	224.3	0.1
9-May-20	4:00	174.6	0.1
9-May-20	5:00	183.7	0.1
9-May-20	6:00	232.8	0.1
9-May-20	7:00	190.3	0.1
9-May-20	8:00	231.3	0.2
9-May-20	9:00	275.5	0.5
9-May-20	10:00	250.5	0.7
9-May-20	11:00	239.2	0.1
9-May-20	12:00	240.1	0.1
9-May-20	13:00	228.2	2.5
9-May-20	14:00	212.7	1.5
9-May-20	15:00	215.6	2.3
9-May-20	16:00	193.2	1.1
9-May-20	17:00	219.6	2.2
9-May-20	18:00	228.9	0.9
9-May-20	19:00	211.7	0.1
9-May-20	20:00	184.4	0.2
9-May-20	21:00	227.9	0.1
9-May-20	22:00	202.8	0.1
9-May-20	23:00	203.2	0.1
10-May-20	0:00	203.8	0.1

Date	Time	Wind Direction (°)	Wind Speed (m/s)
10-May-20	1:00	194.5	0.1
10-May-20	2:00	357.4	0.1
10-May-20	3:00	213.6	0.1
10-May-20	4:00	205.7	0.4
10-May-20	5:00	208.5	0.1
10-May-20	6:00	284.8	0.1
10-May-20	7:00	42.2	0.1
10-May-20	8:00	233.4	0.3
10-May-20	9:00	246.7	0.9
10-May-20	10:00	270.9	0.6
10-May-20	11:00	284.1	1.7
10-May-20	12:00	242.6	2.1
10-May-20	13:00	307.6	1.1
10-May-20	14:00	302.9	1.7
10-May-20	15:00	81.4	0.2
10-May-20	16:00	36.9	1.0
10-May-20	17:00	141.1	0.1
10-May-20	18:00	198.9	0.1
10-May-20	19:00	195.0	0.1
10-May-20	20:00	88.1	0.1
10-May-20	21:00	66.7	0.2
10-May-20	22:00	214.3	0.2
10-May-20	23:00	55.6	0.2
11-May-20	0:00	33.3	0.1
11-May-20	1:00	270.6	0.1
11-May-20	2:00	207.1	0.1
11-May-20	3:00	253.1	0.1
11-May-20	4:00	11.7	0.1
11-May-20	5:00	42.6	0.1
11-May-20	6:00	16.3	0.1
11-May-20	7:00	209.4	0.1
11-May-20	8:00	242.2	0.1
11-May-20	9:00	7.6	0.1
11-May-20	10:00	267.8	0.2
11-May-20	11:00	334.7	0.2
11-May-20	12:00	280.8	0.7

Date	Time	Wind Direction (°)	Wind Speed (m/s)
11-May-20	13:00	85.4	0.1
11-May-20	14:00	68.5	0.1
11-May-20	15:00	77.2	0.2
11-May-20	16:00	116.7	0.1
11-May-20	17:00	192.1	0.1
11-May-20	18:00	102.0	0.1
11-May-20	19:00	69.3	0.1
11-May-20	20:00	62.5	0.1
11-May-20	21:00	321.0	8.2
11-May-20	22:00	245.3	0.2
11-May-20	23:00	75.6	0.2
12-May-20	0:00	121.7	0.1
12-May-20	1:00	248.8	0.1
12-May-20	2:00	229.5	0.1
12-May-20	3:00	204.2	0.1
12-May-20	4:00	230.5	0.1
12-May-20	5:00	248.1	0.1
12-May-20	6:00	238.2	0.1
12-May-20	7:00	62.5	0.4
12-May-20	8:00	165.9	0.4
12-May-20	9:00	74.8	0.2
12-May-20	10:00	46.4	0.3
12-May-20	11:00	25.4	0.5
12-May-20	12:00	75.4	0.5
12-May-20	13:00	330.0	0.2
12-May-20	14:00	12.6	0.1
12-May-20	15:00	72.6	0.2
12-May-20	16:00	97.7	0.1
12-May-20	17:00	139.4	0.1
12-May-20	18:00	233.7	0.1
12-May-20	19:00	241.0	0.1
12-May-20	20:00	272.8	0.1
12-May-20	21:00	4.3	0.1
12-May-20	22:00	247.2	0.1
12-May-20	23:00	236.4	0.1
13-May-20	0:00	229.6	0.1

Date	Time	Wind Direction (°)	Wind Speed (m/s)
13-May-20	1:00	230.6	0.1
13-May-20	2:00	20.4	0.1
13-May-20	3:00	33.5	0.1
13-May-20	4:00	227.9	0.1
13-May-20	5:00	282.7	0.1
13-May-20	6:00	74.9	0.1
13-May-20	7:00	156.1	0.3
13-May-20	8:00	65.0	0.1
13-May-20	9:00	144.3	0.1
13-May-20	10:00	175.7	0.7
13-May-20	11:00	115.1	0.3
13-May-20	12:00	116.8	0.1
13-May-20	13:00	106.7	0.1
13-May-20	14:00	117.6	0.3
13-May-20	15:00	99.3	0.5
13-May-20	16:00	84.9	0.4
13-May-20	17:00	98.6	0.3
13-May-20	18:00	111.0	0.1
13-May-20	19:00	120.9	0.2
13-May-20	20:00	164.6	0.1
13-May-20	21:00	130.9	1.9
13-May-20	22:00	92.5	0.1
13-May-20	23:00	74.6	0.1
14-May-20	0:00	76.1	0.1
14-May-20	1:00	70.7	0.1
14-May-20	2:00	114.1	0.1
14-May-20	3:00	116.6	0.1
14-May-20	4:00	91.7	0.1
14-May-20	5:00	86.3	0.1
14-May-20	6:00	165.2	0.1
14-May-20	7:00	135.8	0.1
14-May-20	8:00	119.4	0.1
14-May-20	9:00	47.7	0.1
14-May-20	10:00	72.5	0.1
14-May-20	11:00	63.9	0.1
14-May-20	12:00	67.2	0.1

Date	Time	Wind Direction (°)	Wind Speed (m/s)
14-May-20	13:00	98.5	0.2
14-May-20	14:00	202.0	1.2
14-May-20	15:00	199.5	0.2
14-May-20	16:00	84.8	0.1
14-May-20	17:00	85.4	0.1
14-May-20	18:00	64.9	0.1
14-May-20	19:00	105.5	0.1
14-May-20	20:00	112.1	0.1
14-May-20	21:00	96.1	0.1
14-May-20	22:00	122.4	0.1
14-May-20	23:00	70.3	0.1
15-May-20	0:00	70.3	0.1
15-May-20	1:00	91.7	0.1
15-May-20	2:00	72.0	0.1
15-May-20	3:00	68.6	0.2
15-May-20	4:00	124.2	0.2
15-May-20	5:00	70.7	0.1
15-May-20	6:00	60.7	0.1
15-May-20	7:00	114.4	0.1
15-May-20	8:00	94.7	0.1
15-May-20	9:00	182.2	0.3
15-May-20	10:00	166.9	0.2
15-May-20	11:00	132.2	0.7
15-May-20	12:00	112.0	0.1
15-May-20	13:00	75.2	0.1
15-May-20	14:00	136.0	0.4
15-May-20	15:00	45.1	0.8
15-May-20	16:00	164.5	0.3
15-May-20	17:00	90.5	0.2
15-May-20	18:00	107.3	0.2
15-May-20	19:00	76.3	0.2
15-May-20	20:00	141.8	0.1
15-May-20	21:00	101.2	0.1
15-May-20	22:00	70.8	0.2
15-May-20	23:00	71.7	0.3
16-May-20	0:00	52.1	0.2

Date	Time	Wind Direction (°)	Wind Speed (m/s)
16-May-20	1:00	72.1	0.1
16-May-20	2:00	136.8	0.1
16-May-20	3:00	82.7	0.1
16-May-20	4:00	-0.1	0.1
16-May-20	5:00	-0.6	0.1
16-May-20	6:00	243.7	0.1
16-May-20	7:00	-0.5	0.1
16-May-20	8:00	64.7	0.1
16-May-20	9:00	217.2	0.1
16-May-20	10:00	307.1	0.1
16-May-20	11:00	150.9	0.1
16-May-20	12:00	111.8	0.1
16-May-20	13:00	137.7	0.2
16-May-20	14:00	51.2	0.1
16-May-20	15:00	64.3	0.1
16-May-20	16:00	203.6	0.7
16-May-20	17:00	80.5	0.1
16-May-20	18:00	72.8	0.2
16-May-20	19:00	78.1	0.1
16-May-20	20:00	136.5	0.1
16-May-20	21:00	83.2	0.1
16-May-20	22:00	89.5	0.1
16-May-20	23:00	82.0	0.1
17-May-20	0:00	275.5	0.1
17-May-20	1:00	74.6	0.1
17-May-20	2:00	357.1	0.1
17-May-20	3:00	72.8	0.1
17-May-20	4:00	271.4	0.2
17-May-20	5:00	84.7	0.2
17-May-20	6:00	235.7	0.2
17-May-20	7:00	330.6	0.2
17-May-20	8:00	260.6	0.1
17-May-20	9:00	266.1	0.1
17-May-20	10:00	240.8	0.7
17-May-20	11:00	262.1	1.1
17-May-20	12:00	265.8	0.4

Date	Time	Wind Direction (°)	Wind Speed (m/s)
17-May-20	13:00	287.7	0.7
17-May-20	14:00	285.7	1.9
17-May-20	15:00	275.9	2.7
17-May-20	16:00	230.6	0.8
17-May-20	17:00	222.9	2.1
17-May-20	18:00	246.3	0.3
17-May-20	19:00	220.9	0.2
17-May-20	20:00	273.6	0.1
17-May-20	21:00	208.2	0.2
17-May-20	22:00	238.4	0.2
17-May-20	23:00	243.6	0.2
18-May-20	0:00	206.4	0.1
18-May-20	1:00	240.1	0.2
18-May-20	2:00	212.8	0.1
18-May-20	3:00	242.0	0.1
18-May-20	4:00	222.3	0.1
18-May-20	5:00	324.0	0.1
18-May-20	6:00	67.0	0.1
18-May-20	7:00	201.0	0.2
18-May-20	8:00	55.3	0.1
18-May-20	9:00	299.3	0.1
18-May-20	10:00	230.1	0.4
18-May-20	11:00	260.6	0.3
18-May-20	12:00	240.8	0.9
18-May-20	13:00	256.6	0.9
18-May-20	14:00	291.3	1.2
18-May-20	15:00	263.0	1.5
18-May-20	16:00	257.3	0.2
18-May-20	17:00	158.8	0.1
18-May-20	18:00	204.4	0.4
18-May-20	19:00	70.8	0.1
18-May-20	20:00	257.4	0.1
18-May-20	21:00	124.6	0.2
18-May-20	22:00	217.2	0.2
18-May-20	23:00	237.0	0.2
19-May-20	0:00	84.0	0.1

Date	Time	Wind Direction (°)	Wind Speed (m/s)
19-May-20	1:00	86.3	0.1
19-May-20	2:00	-0.8	0.1
19-May-20	3:00	69.0	0.1
19-May-20	4:00	74.6	0.1
19-May-20	5:00	72.8	0.2
19-May-20	6:00	30.9	0.2
19-May-20	7:00	83.3	0.1
19-May-20	8:00	101.2	0.2
19-May-20	9:00	222.5	0.1
19-May-20	10:00	89.2	0.2
19-May-20	11:00	56.0	0.1
19-May-20	12:00	221.0	0.6
19-May-20	13:00	132.5	0.2
19-May-20	14:00	163.1	0.4
19-May-20	15:00	84.5	0.2
19-May-20	16:00	47.1	0.3
19-May-20	17:00	68.6	0.3
19-May-20	18:00	109.5	0.2
19-May-20	19:00	98.8	0.2
19-May-20	20:00	74.5	0.2
19-May-20	21:00	74.7	0.2
19-May-20	22:00	65.1	0.1
19-May-20	23:00	59.3	0.1
20-May-20	0:00	93.5	0.1
20-May-20	1:00	84.0	0.1
20-May-20	2:00	42.3	0.1
20-May-20	3:00	109.6	0.1
20-May-20	4:00	67.7	0.1
20-May-20	5:00	88.8	0.1
20-May-20	6:00	58.5	0.1
20-May-20	7:00	84.5	0.1
20-May-20	8:00	106.3	0.1
20-May-20	9:00	94.2	0.3
20-May-20	10:00	204.5	0.2
20-May-20	11:00	159.3	0.1
20-May-20	12:00	80.4	0.2

Date	Time	Wind Direction (°)	Wind Speed (m/s)
20-May-20	13:00	111.7	0.6
20-May-20	14:00	107.6	0.7
20-May-20	15:00	113.1	0.2
20-May-20	16:00	100.7	0.3
20-May-20	17:00	62.0	0.2
20-May-20	18:00	155.5	0.1
20-May-20	19:00	107.5	0.2
20-May-20	20:00	76.7	0.1
20-May-20	21:00	116.8	0.1
20-May-20	22:00	72.0	0.1
20-May-20	23:00	95.9	0.2
21-May-20	0:00	65.5	0.2
21-May-20	1:00	62.9	0.2
21-May-20	2:00	232.4	0.3
21-May-20	3:00	128.2	0.3
21-May-20	4:00	34.8	0.3
21-May-20	5:00	68.3	0.3
21-May-20	6:00	90.7	0.3
21-May-20	7:00	80.4	0.5
21-May-20	8:00	125.5	0.6
21-May-20	9:00	138.1	0.5
21-May-20	10:00	143.7	0.3
21-May-20	11:00	106.7	0.6
21-May-20	12:00	106.7	0.5
21-May-20	13:00	81.0	0.5
21-May-20	14:00	85.2	0.5
21-May-20	15:00	92.6	0.5
21-May-20	16:00	83.4	0.4
21-May-20	17:00	153.0	0.4
21-May-20	18:00	36.9	0.3
21-May-20	19:00	96.0	0.7
21-May-20	20:00	66.8	0.3
21-May-20	21:00	104.0	0.4
21-May-20	22:00	208.0	0.4
21-May-20	23:00	203.1	0.4
22-May-20	0:00	201.4	0.4

Date	Time	Wind Direction (°)	Wind Speed (m/s)
22-May-20	1:00	319.8	0.4
22-May-20	2:00	187.5	0.4
22-May-20	3:00	270.8	0.4
22-May-20	4:00	248.1	0.5
22-May-20	5:00	264.5	0.5
22-May-20	6:00	281.4	0.5
22-May-20	7:00	252.2	0.8
22-May-20	8:00	269.7	2.2
22-May-20	9:00	254.4	2.6
22-May-20	10:00	269.9	9.7
22-May-20	11:00	297.9	3.0
22-May-20	12:00	269.2	2.6
22-May-20	13:00	215.8	0.9
22-May-20	14:00	278.3	0.9
22-May-20	15:00	190.8	0.5
22-May-20	16:00	245.7	0.6
22-May-20	17:00	205.4	0.6
22-May-20	18:00	235.3	0.5
22-May-20	19:00	220.4	0.4
22-May-20	20:00	59.7	0.4
22-May-20	21:00	44.4	0.4
22-May-20	22:00	57.8	0.5
22-May-20	23:00	83.1	0.4
23-May-20	0:00	67.4	0.5
23-May-20	1:00	52.1	0.6
23-May-20	2:00	85.2	0.5
23-May-20	3:00	186.0	0.5
23-May-20	4:00	79.6	0.5
23-May-20	5:00	76.8	0.5
23-May-20	6:00	113.8	0.5
23-May-20	7:00	56.5	0.6
23-May-20	8:00	93.6	0.6
23-May-20	9:00	92.8	0.5
23-May-20	10:00	64.1	0.6
23-May-20	11:00	100.6	0.8
23-May-20	12:00	119.8	0.8

Date	Time	Wind Direction (°)	Wind Speed (m/s)
23-May-20	13:00	108.5	0.5
23-May-20	14:00	84.9	0.5
23-May-20	15:00	96.2	0.6
23-May-20	16:00	87.8	0.7
23-May-20	17:00	78.3	0.3
23-May-20	18:00	127.7	0.4
23-May-20	19:00	85.9	0.4
23-May-20	20:00	94.7	0.4
23-May-20	21:00	94.8	0.4
23-May-20	22:00	25.4	0.3
23-May-20	23:00	107.0	0.3
24-May-20	0:00	71.8	0.3
24-May-20	1:00	82.4	0.2
24-May-20	2:00	85.2	0.2
24-May-20	3:00	95.3	0.2
24-May-20	4:00	66.5	0.2
24-May-20	5:00	97.5	0.2
24-May-20	6:00	72.8	0.2
24-May-20	7:00	76.2	0.1
24-May-20	8:00	134.4	0.1
24-May-20	9:00	142.9	0.2
24-May-20	10:00	45.7	0.3
24-May-20	11:00	83.8	0.4
24-May-20	12:00	95.2	0.4
24-May-20	13:00	80.6	0.5
24-May-20	14:00	140.1	0.4
24-May-20	15:00	64.2	0.5
24-May-20	16:00	147.6	0.4
24-May-20	17:00	85.6	0.3
24-May-20	18:00	108.0	0.3
24-May-20	19:00	63.5	0.2
24-May-20	20:00	83.2	0.2
24-May-20	21:00	100.6	0.2
24-May-20	22:00	75.5	0.2
24-May-20	23:00	109.5	0.1
25-May-20	0:00	69.2	0.1

Date	Time	Wind Direction (°)	Wind Speed (m/s)
25-May-20	1:00	67.1	0.1
25-May-20	2:00	94.9	0.1
25-May-20	3:00	64.9	0.1
25-May-20	4:00	53.3	0.1
25-May-20	5:00	58.9	0.1
25-May-20	6:00	10.2	0.1
25-May-20	7:00	154.4	0.1
25-May-20	8:00	134.4	0.1
25-May-20	9:00	100.4	0.1
25-May-20	10:00	158.7	0.1
25-May-20	11:00	228.1	0.2
25-May-20	12:00	216.3	0.2
25-May-20	13:00	90.4	0.2
25-May-20	14:00	78.9	0.3
25-May-20	15:00	148.0	0.5
25-May-20	16:00	44.9	0.2
25-May-20	17:00	108.8	0.3
25-May-20	18:00	111.3	0.4
25-May-20	19:00	139.9	0.4
25-May-20	20:00	97.7	0.4
25-May-20	21:00	94.0	0.4
25-May-20	22:00	90.4	0.4
25-May-20	23:00	74.1	0.4
26-May-20	0:00	132.3	0.4
26-May-20	1:00	82.6	0.4
26-May-20	2:00	85.4	0.4
26-May-20	3:00	79.2	0.3
26-May-20	4:00	58.7	0.3
26-May-20	5:00	61.4	0.3
26-May-20	6:00	23.8	0.3
26-May-20	7:00	144.0	0.1
26-May-20	8:00	83.2	0.2
26-May-20	9:00	152.3	0.3
26-May-20	10:00	259.8	0.2
26-May-20	11:00	227.1	2.5
26-May-20	12:00	234.2	0.5

Date	Time	Wind Direction (°)	Wind Speed (m/s)
26-May-20	13:00	11.5	0.2
26-May-20	14:00	133.1	0.4
26-May-20	15:00	75.5	0.6
26-May-20	16:00	55.7	0.5
26-May-20	17:00	73.1	0.5
26-May-20	18:00	277.7	0.4
26-May-20	19:00	234.8	0.3
26-May-20	20:00	199.9	0.3
26-May-20	21:00	281.6	0.3
26-May-20	22:00	257.8	0.3
26-May-20	23:00	200.9	0.3
27-May-20	0:00	252.8	0.2
27-May-20	1:00	218.9	0.2
27-May-20	2:00	159.7	0.2
27-May-20	3:00	231.4	0.2
27-May-20	4:00	318.3	0.2
27-May-20	5:00	122.4	0.2
27-May-20	6:00	74.0	0.2
27-May-20	7:00	110.2	0.2
27-May-20	8:00	39.3	0.1
27-May-20	9:00	143.3	0.2
27-May-20	10:00	71.0	0.3
27-May-20	11:00	140.5	0.3
27-May-20	12:00	303.0	0.4
27-May-20	13:00	215.2	0.5
27-May-20	14:00	289.0	1.1
27-May-20	15:00	252.1	0.7
27-May-20	16:00	112.5	0.4
27-May-20	17:00	99.0	0.3
27-May-20	18:00	83.2	0.4
27-May-20	19:00	77.1	0.4
27-May-20	20:00	89.2	0.4
27-May-20	21:00	71.0	0.4
27-May-20	22:00	32.9	0.3
27-May-20	23:00	33.2	0.3
28-May-20	0:00	76.2	0.3

Date	Time	Wind Direction (°)	Wind Speed (m/s)
28-May-20	1:00	56.5	0.2
28-May-20	2:00	69.0	0.2
28-May-20	3:00	85.2	0.2
28-May-20	4:00	91.1	0.2
28-May-20	5:00	57.9	0.2
28-May-20	6:00	46.5	0.2
28-May-20	7:00	82.1	0.2
28-May-20	8:00	111.9	0.2
28-May-20	9:00	74.2	0.4
28-May-20	10:00	77.2	0.2
28-May-20	11:00	79.7	0.4
28-May-20	12:00	163.8	0.8
28-May-20	13:00	99.0	0.5
28-May-20	14:00	273.3	0.6
28-May-20	15:00	178.9	0.9
28-May-20	16:00	94.3	0.5
28-May-20	17:00	94.2	0.6
28-May-20	18:00	81.7	0.5
28-May-20	19:00	94.0	0.5
28-May-20	20:00	62.0	0.5
28-May-20	21:00	88.2	0.5
28-May-20	22:00	120.3	0.4
28-May-20	23:00	105.5	0.4
29-May-20	0:00	110.2	0.3
29-May-20	1:00	74.1	0.3
29-May-20	2:00	107.4	0.2
29-May-20	3:00	80.9	0.2
29-May-20	4:00	101.9	0.2
29-May-20	5:00	92.6	0.2
29-May-20	6:00	131.7	0.2
29-May-20	7:00	168.2	0.2
29-May-20	8:00	84.8	0.3
29-May-20	9:00	83.2	0.3
29-May-20	10:00	151.8	0.4
29-May-20	11:00	97.7	0.4
29-May-20	12:00	151.7	0.6

Date	Time	Wind Direction (°)	Wind Speed (m/s)
29-May-20	13:00	204.3	0.6
29-May-20	14:00	176.0	1.0
29-May-20	15:00	72.0	0.4
29-May-20	16:00	98.0	0.5
29-May-20	17:00	132.4	0.3
29-May-20	18:00	149.6	0.3
29-May-20	19:00	51.3	0.2
29-May-20	20:00	47.5	0.2
29-May-20	21:00	-0.5	0.1
29-May-20	22:00	10.0	0.1
29-May-20	23:00	54.7	0.1
30-May-20	0:00	138.8	0.1
30-May-20	1:00	54.9	0.1
30-May-20	2:00	165.7	0.1
30-May-20	3:00	211.4	0.2
30-May-20	4:00	118.3	0.2
30-May-20	5:00	52.7	0.2
30-May-20	6:00	154.8	0.3
30-May-20	7:00	212.2	0.3
30-May-20	8:00	188.6	0.3
30-May-20	9:00	306.0	0.3
30-May-20	10:00	229.1	0.3
30-May-20	11:00	185.2	0.3
30-May-20	12:00	82.7	0.3
30-May-20	13:00	70.6	0.2
30-May-20	14:00	115.4	0.5
30-May-20	15:00	43.3	0.4
30-May-20	16:00	67.8	0.4
30-May-20	17:00	98.9	0.4
30-May-20	18:00	51.5	0.4
30-May-20	19:00	75.3	0.3
30-May-20	20:00	89.0	0.3
30-May-20	21:00	355.5	0.3
30-May-20	22:00	91.9	0.3
30-May-20	23:00	76.0	0.3
31-May-20	0:00	56.7	0.2

Date	Time	Wind Direction (°)	Wind Speed (m/s)
31-May-20	1:00	74.0	0.2
31-May-20	2:00	90.5	0.2
31-May-20	3:00	91.4	0.2
31-May-20	4:00	78.8	0.2
31-May-20	5:00	61.4	0.2
31-May-20	6:00	100.6	0.2
31-May-20	7:00	70.4	0.1
31-May-20	8:00	93.1	0.1
31-May-20	9:00	181.8	1.5
31-May-20	10:00	231.5	0.8
31-May-20	11:00	44.7	0.1
31-May-20	12:00	221.5	1.0
31-May-20	13:00	211.5	1.3
31-May-20	14:00	181.0	0.5
31-May-20	15:00	274.9	1.6
31-May-20	16:00	185.1	0.3
31-May-20	17:00	203.1	1.0
31-May-20	18:00	203.8	0.2
31-May-20	19:00	224.3	0.2
31-May-20	20:00	150.8	0.2
31-May-20	21:00	200.8	0.1
31-May-20	22:00	259.7	0.2
31-May-20	23:00	280.4	0.1


APPENDIX E 1-HOUR TSP MONITORING RESULTS AND GRAPHICAL PRESENTATIONS


# **Appendix E - 1-hour TSP Monitoring Results**

<b>Location AM1</b>	Location AM1 - Wai Loi Tsuen								
Date	Time	Weather	Particulate Concentration (µg/m³)						
5-May-20	9:05	Sunny	88.4						
5-May-20	10:05	Sunny	80.6						
5-May-20	11:05	Sunny	72.8						
11-May-20	9:20	Fine	40.8						
11-May-20	10:20	Fine	38.4						
11-May-20	11:20	Fine	38.4						
15-May-20	10:00	Sunny	38.4						
15-May-20	11:00	Sunny	40.8						
15-May-20	12:00	Sunny	45.6						
21-May-20	9:05	Cloudy	54.6						
21-May-20	10:05	Cloudy	59.8						
21-May-20	11:05	Cloudy	46.8						
27-May-20	9:10	Cloudy	108.0						
27-May-20	10:10	Cloudy	98.4						
27-May-20	11:10	Cloudy	86.4						
		Average	62.5						
		Maximum	108.0						
		Minimum	38.4						

<b>Location AM2</b>	Location AM2 - Fu Tei Au									
Date	Time	Weather	Particulate Concentration (µg/m³)							
5-May-20	13:00	Sunny	83.2							
5-May-20	14:00	Sunny	98.8							
5-May-20	15:00	Sunny	91.0							
11-May-20	13:30	Fine	40.8							
11-May-20	14:30	Fine	38.4							
11-May-20	15:30	Fine	43.2							
15-May-20	10:25	Sunny	32.3							
15-May-20	11:25	Sunny	19.0							
15-May-20	12:25	Sunny	13.3							
21-May-20	13:20	Cloudy	75.4							
21-May-20	14:20	Cloudy	91.0							
21-May-20	15:20	Cloudy	88.4							
27-May-20	13:40	Cloudy	69.6							
27-May-20	14:40	Cloudy	62.4							
27-May-20	15:40	Cloudy	72.0							
		Average	61.3							
		Maximum	98.8							
		Minimum	13.3							







Title Shek Wu Hui Effluent Polishing Plant - Main Works Stage 1 May 2020 Project No. MA19019

Graphical Presentation of 1-hour TSP Monitoring Results

Appendix

E

APPENDIX F 24-HOUR TSP MONITORING RESULTS AND GRAPHICAL PRESENTATIONS


# **Appendix F - 24-hour TSP Monitoring Results**


## Location AM1a - Site Boundary of the Shek Wu Hui STW (East)


Start Date	Weather	Air Temp.	Atmospheric	Filter W	eight (g)	Particulate	Elapse	e Time	Sampling	Flow Rate	e (m³/min.)	Av. Flow	Total vol.	Conc.
Start Date	Condition	(K)	Pressure, Pa (mmHg)	Initial	Final	weight (g)	Initial	Final	Time (hrs.)	Initial	Final	(m <sup>3</sup> /min)	$(m^3)$	(µg/m <sup>3</sup> )
2-May-20	Sunny	299.8	758.2	3.4884	3.5828	0.0944	8562.6	8586.6	24.0	1.19	1.19	1.19	1718.1	54.9
8-May-20	Fine	302.3	757.7	3.5549	3.6190	0.0641	8586.6	8610.6	24.0	1.21	1.21	1.21	1748.5	36.7
14-May-20	Sunny	300.8	758.3	3.5052	3.6071	0.1019	8610.6	8634.6	24.0	1.22	1.22	1.22	1754.0	58.1
20-May-20	Cloudy	300.6	754.7	3.4984	3.5194	0.0210	8634.6	8658.6	24.0	1.22	1.21	1.22	1750.0	12.0
26-May-20	Cloudy	301.3	757.1	3.5065	3.5834	0.0769	8658.6	8682.6	24.0	1.22	1.22	1.22	1751.0	43.9
													Min	12.0
													Max	58.1
													Average	41.1

### Location AM2a - Site Boundary of the Shek Wu Hui STW (North)

Start Date	Weather	Air Temp.	Atmospheric	Filter W	eight (g)	Particulate	Elapse	e Time	Sampling	Flow Rate	e (m³/min.)	Av. Flow	Total vol.	Conc.
Start Date	Condition	(K)	Pressure, Pa (mmHg)	Initial	Final	weight (g)	Initial	Final	Time (hrs.)	Initial	Final	(m <sup>3</sup> /min)	$(m^3)$	(µg/m³)
2-May-20	Sunny	299.8	758.2	3.4807	3.6053	0.1246	18780.9	18804.9	24.0	1.19	1.19	1.19	1710.4	72.8
8-May-20	Fine	302.3	757.7	3.4971	3.5889	0.0918	18804.9	18828.9	24.0	1.22	1.22	1.22	1750.7	52.4
14-May-20	Sunny	300.8	758.3	3.5059	3.6241	0.1182	18828.9	18852.9	24.0	1.22	1.22	1.22	1753.9	67.4
20-May-20	Rainy	300.6	754.7	3.4801	3.5558	0.0757	18852.9	18876.9	24.0	1.22	1.22	1.22	1752.4	43.2
26-May-20	Cloudy	301.3	757.1	3.5040	3.6256	0.1216	18876.9	18900.9	24.0	1.22	1.22	1.22	1753.4	69.3
													Min	43.2
													Max	72.8
													Average	61.0







Tit	tle Shek Wu Hui Effluent Polishing Plant - Main Works Stage 1	Date May 2020	Project No.	MA19019	CINOTECH
	Graphical Presentation of 24-hour TSP Monitoring Results		Appendix	F	CINOICCII

APPENDIX G COPIES OF CALIBRATION CERTIFICATES FOR NOISE MONITORING



0022524

Customer: Cinotech Consultants Limited RM 1710, Technology Park, 18 On Lai Street, Shatin, N.T. Hong Kong		Object 1: BSWA 308 SLM Serial No. /Ref. No.: 570183 / 550233 Object 2: Serial No. /Ref. No.:
Customer Code : SVEC09005		Manufacturer: BSWAtech
Date of calibration: Date of the recommended re-calibration:	23/09/2019 23/09/2020	Certificate No.:         0022524           Handle by:         E0002

**Measuring results** 

Reference value	Indication value	Deviation	Allowed deviation	Object
94.0dB	94.0dB	0.0dB	+/- 1.5dB	1
114 0dB	114.0dB	0.0dB	+/- 1.5dB	1

**Measuring equipment** 

index	Calibrator / Master	Traceability
1	Master Sound Meter, SVAN949,sn:8571	IEC61672
2	Sound Calibrator, SV30A sn:32580	IEC60942

### **Ambient conditions**

Temperature (20...26)°C

Humidity (20...60)%RH

#### Measuring procedure

Calibrated by Type 1 Sound Calibrator with Master Sound Level Meter under 1kHz Frequency.

#### Uncertainty

+/- 0.2 dB for probability not less than 95%.

### Conformity

- 1. The resulted values were those obtained at the time of test and applies only to the item calibrated.
- 2. The measurement uncertainty was calculated according to the regulations of GUM with the coverage factor k=2 and contains the uncertainty of the measuring procedure and the uncertainty of the measuring system.
- 3. The equipment being used in this calibration are regularly calibrated by laboratory according to ISO/IEC17025.
- 4.HKAS has accredited this laboratory (HOKLAS 267) for specific calibration activities as listed in the HOKLAS directory of accredited laboratories.
- 5. The calibrations certificate may not be reproduced.

Weasureu valueisi	Measured	value	s)
-------------------	----------	-------	----

within

the allowable deviation.

Performed by

Calibration Technician

Approved by

**Quality Manager** 



0022522

Object 1: Customer: BSWA 308 SLM Serial No. /Ref. No. : Cinotech Consultants Limited 570187 / 550841 RM 1710, Technology Park, Object 2: 18 On Lai Street, Shatin, N.T. Serial No. /Ref. No. Hong Kong Customer Code: SVEC09005 Manufacturer: **BSWAtech** Date of calibration: 23/09/2019 Certificate No.: 0022522 Date of the recommended re-calibration: Handle by: 23/09/2020 E0002

Measuring results

Reference value	Indication value	Deviation	Allowed deviation	Object
94.0dB	94.0dB	0.0dB	+/- 1.5dB	1
114.0dB	113.9dB	-0.1dB	+/- 1.5dB	1

### Measuring equipment

index	Calibrator / Master	Traceability
1	Master Sound Meter, SVAN949,sn:8571	IEC61672
2	Sound Calibrator, SV30A sn:32580	IEC60942

#### **Ambient conditions**

Temperature (20...26)°C

Humidity (20...60)%RH

### Measuring procedure

Calibrated by Type 1 Sound Calibrator with Master Sound Level Meter under 1kHz Frequency.

#### Uncertainty

+/- 0.2 dB for probability not less than 95%.

#### Conformity

- 1. The resulted values were those obtained at the time of test and applies only to the item calibrated.
- 2. The measurement uncertainty was calculated according to the regulations of GUM with the coverage factor k=2 and contains the uncertainty of the measuring procedure and the uncertainty of the measuring system.
- 3. The equipment being used in this calibration are regularly calibrated by laboratory according to ISO/IEC17025.
- 4.HKAS has accredited this laboratory (HOKLAS 267) for specific calibration activities as listed in the HOKLAS directory of accredited laboratories.
- 5. The calibrations certificate may not be reproduced.

Measured value(s)	ithin ti	he allowable	deviation.
-------------------	----------	--------------	------------

Performed by

Calibration Technician

Approved by

**Quality Manager** 



0022999

Customer: Cinotech Consultants Limited RM 1710, Technology Park, 18 On Lai Street, Shatin, N.T. Hong Kong		Object 1 : Serial No. /Ref. No. : Object 2 : Serial No. /Ref. No. :	Microphone
Customer Code : SVEC09005		Manufacturer: Svar	ntek
Date of calibration: Date of the recommended re-calibration:	19/12/2019 19/12/2020	Certificate No.: Handle by:	0022999 E0002

Measuring results

Reference value	Indication value	Deviation	Allowed deviation	Object	
94.0dB	94.0dB	0.0dB	+/- 1.5dB	1	
114.0dB	114.0dB	0.0dB	+/- 1.5dB	1	

### **Measuring equipment**

	index	Calibrator / Master	Traceability
C Description	1	Master Sound Meter, SVAN949,sn:8571	IEC61672
	2	Sound Calibrator, SV30A sn:32580	IEC60942

### **Ambient conditions**

Temperature (20...26)°C

Humidity (20...60)%RH

### Measuring procedure

Calibrated by Type 1 Sound Calibrator with Master Sound Level Meter under 1kHz Frequency.

#### **Uncertainty**

+/- 0.2 dB for probability not less than 95%.

#### Conformity

- 1. The resulted values were those obtained at the time of test and applies only to the item calibrated.
- 2. The measurement uncertainty was calculated according to the regulations of GUM with the coverage factor k=2 and contains the uncertainty of the measuring procedure and the uncertainty of the measuring system.
- 3. The equipment being used in this calibration are regularly calibrated by laboratory according to ISO/IEC17025.
- 4.HKAS has accredited this laboratory (HOKLAS 267) for specific calibration activities as listed in the HOKLAS directory of accredited laboratories.
- 5. The calibrations certificate may not be reproduced.

Measured value(s)	within	the allowable deviation.
(-/	AA TCTTTTT	

Performed by

Calibration Technician

Approved by

Quality Manager



0022676

Customer: Cinotech Consultants Limited RM 1710, Technology Park, 18 On Lai Street, Shatin, N.T. Hong Kong		Object 1: ST-120 sound calibrator Serial No. /Ref. No.: 181001636 Object 2: Serial No. /Ref. No.:
Customer Code : SVEC09005		Manufacturer: Soundtek
Date of calibration: Date of the recommended re-calibration:	24/10/2019 24/10/2020	Certificate No.: 0022676 Handle by: E0002

#### Measuring results

Reference value	Indication value	Deviation	Allowed deviation	Object
94.0dB	93.7dB	-0.3dB	+/- 0.3dB	1
114.0dB	113.7dB	-0.3dB	+/- 0.5dB	1

### **Measuring equipment**

index	Calibrator / Master	Traceability
1	Master Sound Meter, SVAN949,sn:8571	IEC61672
2	Sound Calibrator, SV30A sn:32580	IEC60942

#### **Ambient conditions**

Temperature (20...26)°C

Humidity (20...60)%RH

### Measuring procedure

Calibrated by Type 1 Sound Level Meter and 1kHz Sound Source .

#### Uncertainty

+/- 0.2 dB for probability not less than 95%.

### Conformity

- 1. The resulted values were those obtained at the time of test and applies only to the item calibrated.
- 2. The measurement uncertainty was calculated according to the regulations of GUM with the coverage factor k=2 and contains the uncertainty of the measuring procedure and the uncertainty of the measuring system.
- 3. The equipment being used in this calibration are regularly calibrated by laboratory according to ISO/IEC17025.
- 4.HKAS has accredited this laboratory (HOKLAS 267) for specific calibration activities as listed in the HOKLAS directory of accredited laboratories.
- 5. The calibrations certificate may not be reproduced.

Measured value(s)	within	the allowable deviation.
-------------------	--------	--------------------------

Performed by

Calibration Technician

Quality Manager

Approved by

Appleone Calibration Laboratory Ltd. Rm1309, 13/F, No.77 Wing Hong St, Kln, HKSAR

Tel: +852 2370 4437 Fax: +852 2114 0393

APPENDIX H NOISE MONITORING RESULTS AND GRAPHICAL PRESENTATIONS

# **Appendix H - Noise Monitoring Results**


## (0700-1900 hrs on Normal Weekdays)


Location NM1 - Wai Loi Tsuen									
					Uni	it: dB (A) (30-min)			
Date	Time	Weather	Measured Noise Level		Baseline Level	Construction Noise Level			
2 3.10			L <sub>eq</sub>	L <sub>10</sub>	L 90	L <sub>eq</sub>	L <sub>eq</sub>		
5-May-20	9:05	Sunny	56.8	59.4	53.3	63.4	56.8 Measured ≦ Baseline		
11-May-20	13:30	Fine	59.1	61.4	53.5	63.4	59.1 Measured ≦ Baseline		
21-May-20	9:00	Cloudy	58.2	61.3	56.9	63.4	58.2 Measured ≦ Baseline		
27-May-20	13:00	Cloudy	66.8	68.4	60.1	63.4	64.1		


Location NM2 - Fu Tei Au									
					Uni	it: dB (A) (30-min)			
Date	Time	Weather	Meas	sured Noise I	_evel	Baseline Level	Construction Noise Level		
			L <sub>eq</sub>	L <sub>10</sub>	L 90	L <sub>eq</sub>	L <sub>eq</sub>		
5-May-20	13:00	Sunny	60.1	64.2	56.9	58.0	55.9		
11-May-20	15:30	Fine	65.9	69.2	58.8	58.0	65.1		
21-May-20	13:30	Cloudy	66.2	69.6	62.1	58.0	65.5		
27-May-20	16:00	Cloudy	69.5	73.3	63.1	58.0	69.2		

Location NM3 - Man Kok Village									
			Unit: dB (A) (30-min)						
Date	Time	Weather	Measured Noise Level		Baseline Level	Construction Noise Level			
			L <sub>eq</sub>	L <sub>10</sub>	L 90	L <sub>eq</sub>	L <sub>eq</sub>		
5-May-20	10:00	Sunny	61.2	64.9	56.8	63.4	61.2 Measured ≦ Baseline		
11-May-20	14:45	Fine	59.7	62.5	54.6	63.4	59.7 Measured ≦ Baseline		
21-May-20	10:00	Cloudy	59.8	63.2	57.2	63.4	59.8 Measured ≦ Baseline		
27-May-20	15:15	Cloudy	60.4	63.6	54.5	63.4	60.4 Measured ≦ Baseline		









Shek Wu Hui Effluent Polishing Plant - Mai	n Works Stage 1 May 2020	No. MA1901	<sup>®</sup> CINOTECH
Graphical Presentation Construction Noise Monitoring		Appendix H	CINOTCCT

APPENDIX I ECOLOGICAL MONITORING RESULTS AND ANALYSIS

MA19019 - Ecological Monitoring Result and Analysis

Scientific Name	Common Name	Chinese Name	Waterbird	Point Count	Transect
Acridotheres cristatellus	Crested Myna	八哥		Abundance 160	Abundance
Acridotheres cristatellus Acridotheres tristis		家八哥		100	
	Common Myna	機鷸	*	4	+
Actitis hypoleucos	Common Sandpiper	174144	*		+
Alcedo atthis	Common Kingfisher	普通翠鳥	*	0	+
Anthus hodgsoni	Olive Backed Pipit	樹鷚	*	43	++++
Ardea alba	Great Egret	大白鷺	*	30	+++
Ardea cinerea	Grey Heron	蒼鷺	*	0	+
Ardeola bacchus	Chinese Pond Heron	池鷺	*	59	+++++
Bubulcus coromandus	Eastern Cattle Egret	牛背鷺	*	22	+++
Centropus sinensis	Greater Coucal	褐翅鴉鵑		2	++
Ceryle rudis	Pied Kingfisher	斑魚狗	*	0	+
Copsychus saularis	Magpie Robin	鵲鴝		0	+
Corvus macrorhynchus	Jungle Crow	大嘴烏鴉		8	+
Corvus torquatus	Collared Crow	白頸鴉	*	2	+
Egretta garzetta	Little Egret	小白鷺	*	75	+++++
Egretta intermedia	Intermediate Egret	中白鷺	*	1	+
Eudynamys scolopacea	Common Koel	噪鵑		21	++
Gallinula chloropus	Common Moorhen	黑水雞	*	0	+
Garrulax perspicillatus	Masked Laughing Thrush	黑臉噪鶥		39	+++++
Hierococcyx sparverioides	Large Hawk Cuckoo	大鷹鵑		16	++
Hirundo rustica	Barn Swallow	家燕		39	+++++
Milvus migrans	Black Kite	黑鳶	*	5	+
Motacilla alba	White Wagtail	白鶺鴒		39	++++
Myophonus caeruleus	Blue Whistling Thrush	紫嘯鶇		1	
Nycticorax nycticorax	Black-crowned Night Heron	夜鷺	*	1	+
Orthotomus sutorius	Common Tailorbird	長尾縫葉鶯		5	+++++
Parus cinereus	Cinereous Tit	蒼背山雀		0	+
Passer montanus	Eurasian Tree Sparrow	樹麻雀		4	+
Phylloscopus fuscatus	Dusky Warbler	褐柳鶯		2	++
Phylloscopus inornatus	Yellow-browed Warbler	黄眉柳鶯		19	++++
Phylloscopus proregulus	Pallas's Leaf Warbler	黄腰柳鶯		6	++
Pica pica	Magpie	喜鵲		6	+
Prinia inornata	Plain Prinia	純色鷦鶯		6	+
Psittacula eupatria	Alexandrine Parakeet	亞歷山大鸚鵡		6	+
Pycnonotus jocosus	Crested bulbul	紅耳鵯		10	+++
Pycnonotus sinensis	Chinese Bulbul	白頭鵯		10	++
Spilornis cheela	Crested Serpent Eagle	蛇鵰	*	10	+
Streptopelia chinensis	Spotted Dove	珠頸斑鳩		47	+++++
Sturnus nigricollis	Black-necked Starling	黑領椋鳥		52	+++++
Tringa glareola	Wood Sandpiper	林鷸	*	3	
-	* *	紅咀藍鵲	140	2	+
Urocissa erythrorhyncha	Red-billed Blue Magpie			0	
Zitting cisticola	Streaked Fantail Warbler	棕扇尾鶯			+
Zosterops japonicus	Japanese White-eye	暗綠繡眼鳥		6	++++
		Total Poir	nt Count Abundance	700	
			Total Waterbirds	203	

\*For waterbird

For transect abundance, +: <10, ++: 11-20, +++: 21-30, ++++: 31-40, +++++: >40

Remarks: (1) According to S4.7 of the approved Baseline Monitoring Report (Ecology), "waterbirds" was defined as "waterbirds and wetland-dependent species", which was referenced to Monthly Waterbird Monitoring Biannual Reports prepared by the Hong Kong Bird Watching Society (Anon, 2018). Also, S.13.11.3.2 of NENT NDA EIA Study requires "Monitoring of Measures to Mitigate for Impacts of the Project on Wetland-dependent Fauna using the Ng Tung, Sheung Yue and Shek Sheung Rivers". Therefore, "wetland-dependent birds" should be considered as "waterbirds". As raptors and Collared Crow are "wetland-dependent species", they should be taken into consideration in data analysis and impact assessment on waterbirds.

Agreement No. SPW 07/2019 Shek Wu Hui Effluent Polishing Plant - Main Work Stage 1		Project No. MA19019	CINICITATION
Monthly Data Analysis for Ecological Monitoring	Date May 2020	Appendix I	CINOLECL

#### MA19019 - Waterbird Ecological Monitoring Result

Monitoring Month May Season Summer

	Table II : Total Bird Abundance from Point Count									
	Survey	Information	on	Total Bird Abı	Total Bird Abundance from Point Count					
No.	Date	Time	Tide Level	Individuals Recorded	Total	Species Recorded				
#1	5 May 2020	11:00	High	59	165	11				
#1	5 May 2020	15:00	Low	106	105	21				
#2	11 May 2020	10:30	High	66	20.6	20				
#2	11 May 2020	8:00	Low	140	206	26				
#3	10 May 2020	9:00	High	56	159	13				
#3	19 May 2020	14:30	Low	103	159	17				
#4	26 May 2020	14:00	High	114	223	18				
#4	26 May 2020	16:00	Low	109		19				
				Overall Total	753					

Table III: Total Waterbird Abundance from Point Count									
	Survey	Information	on	Numbers of	f Waterbirds				
No.	Date	Time	Tide Level	Individuals Recorded	Total				
#1	5 May 2020	11:00	High	14	46				
#1	5 May 2020	15:00	Low	32	40				
#2	11 May 2020	10:30	High	12	48				
#2	11 May 2020	8:00	Low	36	40				
#3	10 May 2020	9:00	High	18	55				
#3	19 May 2020	14:30	Low	37	33				
#4	26 May 2020	14:00	High	17	54				
#4	26 May 2020	16:00	Low	37	54				
	<u> </u>		•	Overall Total	203				
				Average	51				

#### Table IV: T-Test Analysis for All Waterbirds

Baseline Data

Monthly Average Abundance (May) 41.44 Seasonal Average Abundance (Summer) 44.18

#### T-test

The following hypothesis was made and a one-tail t-test will be used to test the data collected from the monitoring:

- $H_0$  The data collected in the reporting month falls within the normal distribution when compared to the baseline monitoring data.
- $H_1$  The data collected does not falls within the normal distrubution when compared to the baseline monitoring data.

If t-test value is smaller than the critical value, then rejects  $H_0$ .

For the data in the reporting month, the critical values are:

Crit. Value = -2.353 (95% Confidence Level) Crit. Value = -4.541 (99% Confidence Level)

### Confidence Level

T-values of	Data in Repo	orting Month	95%	99%
Abundance	Monthly	4.206	✓	✓
	Season	2.970	✓	✓

Overall: ✓ ✓

#### Remarks:

 $\checkmark$  = T-value falls within the confidence level, the impact monitoring data shows no significant difference to the baseline data.

 $\mathbf{X} = \text{T-value falls outside the confidence level, the impact monitoring data shows significant difference to the baseline data.}$ 

Agreement No. SPW 07/2019 Shek Wu Hui Effluent Polishing Plant - Main Work Stage		Project No. MA19019	CINOTECH
Monthly Data Analysis for Ecological Monitoring	Date May 2020	Appenaix	CINOIECU

### MA19019 - Waterbird Ecological Monitoring Result

Monitoring Month May Season Summer

	Table V: Abundance of Representative Waterbirds from Point Count										
	Representative Species				Recorded Abundance Bas					Baseli	ne Data
Species Name	Common Name	Chinese Name	5 May 2020	11 May 2020	19 May 2020	26 May 2020		Total	Average	Avg (May)	Avg (Summer)
Egretta garzetta	Little Egret	小白鷺	13	19	20	23		75	19	20	20
Ardea cinerea	Grey Heron	蒼鷺	0	0	0	0		0	0	0	1
Ardeola bacchus	Chinese Pond Heron	池鷺	16	9	16	18		59	15	15	16
Phalacrocorax carbo	Great Cormorant	普通鸕鷀	0	0	0	0		0	0	0	0
Ardea alba	Great Egret	大白鷺	9	7	8	6		30	8	2	3
Bubulcus coromandus	Eastern Cattle Egret	牛背鷺	4	4	7	7		22	6	2	3

#### Table VI: T-test Analysis for Representative Waterbirds from Point Count

The following hypothesis was made and a one-tail t-test will be used to test the data collected from the monitoring:

- H<sub>0</sub> The data collected in the reporting month falls within the normal distrubution when compare to the baseline monitoring data.
- H<sub>1</sub> The data collected does not falls within the normal distribution when compare to the baseline monitoring data.

If t-test value for a specific representative is <u>smaller</u> than the critical value, then rejects  $H_0$ .

For the data in the reporting month, the critical values are:

Crit. Value = -2.353 (95% Confidence Level) Crit. Value = -4.541 (99% Confidence Level)

	Representative Species		T-value	Confide	nce Level	T-value	Confide	nce Level	Overall
Species Name	Common Name	Chinese Name	Monthly	95%	99%	Seasonal	95%	99%	
Egretta garzetta	Little Egret	小白鷺	-0.596	✓	✓	-0.596	✓	✓	<b>✓</b>
Ardea cinerea*	Grey Heron*	蒼鷺*				N/A*			
Ardeola bacchus	Chinese Pond Heron	池鷺	-0.127	✓	✓	-0.516	✓	✓	✓
Phalacrocorax carbo*	Great Cormorant*	普通鸕鷀*				N/A*			
Ardea alba	Great Egret	大白鷺	9.037	✓	✓	7.686	✓	✓	✓
Bubulcus coromandus	Eastern Cattle Egret	牛背鷺	3.657	✓	✓	2.620	✓	✓	✓

#### Remarks

X = T-value falls outside the confidence level, the impact monitoring data shows significant difference to the baseline data.

Agreement No. SPW 07/2019		Project No.	
Shek Wu Hui Effluent Polishing Plant - Main Work Stage 1		MA19019	
Monthly Data Analysis for Ecological Monitoring	Date May 2020	Appendix I	CINOTECH

<sup>\*</sup> Great Cormorant (Phalacrocorax carbo) and Grey Heron (Ardea cinerea) were not recognised as representative waterbird species during Summer.

<sup>✓ =</sup> T-value falls within the confidence level, the impact monitoring data shows no significant difference to the baseline data.

APPENDIX J PHOTO RECORDS OF ECOLOGICAL MONITORING

# **Appendix J - Photo Records of Ecological Monitoring**

**Part A - Conditions of Rivers** 



Sheung Yue River (Taken on 11 May 20)



Ng Tung River (Taken on 19 May 20)




Shek Sheung River (Taken on 26 May 20)

Part B – Waterbird Species





Part C – Human Activities & Site Conditions



### APPENDIX K SITE AUDIT SUMMARY

Checklist Reference Number	200505
Date	5 May 2020 (Tuesday)
Time	14:00 – 16:00

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-
Ref. No.	Remarks/Observations	Related Item No.
	B. Water Quality	
200505-R2	• The water tank at Portion A was overfilled and some of the water was flowed outside the tank. The Contractor should clear the tank regularly and maintain its capacity to prevent water accumulation on-site.	ВЗііі
	C. Air Quality	
200505-R1	The haul road was dirty and dry at Portion A. The Contractor should clean the haul road regularly to minimize dust impact.	C5
	D. Noise	
	No environmental deficiency was identified during site inspection.	
	E. Waste / Chemical Management	
	No environmental deficiency was identified during site inspection.	
	F. Ecology and Fisheries	
	No environmental deficiency was identified during site inspection.	
	G. Landscape and Visual	
	No environmental deficiency was identified during site inspection.	
	H. Permits /Licences	
	No environmental deficiency was identified during site inspection.	
	I. Others	
	Following up on the previous site inspection (ref no.: 200428): Items 200428-R1, 200428-R2 and 200428-R3 were rectified/improved by the Contractor.	

	Name	Signature	Date
Recorded by	Ms. Echo Hung	Lelno	5 May 2020
Checked by	Mr. Samson Yuen	for.	6 May 2020

Checklist Reference Number	200514
Date	14 May 2020 (Thursday)
Time	9:30 – 10:45

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-
Ref. No.	Remarks/Observations	Related Item No.
	B. Water Quality	
200514-R1	• Stagnant water was accumulated at Portion A. It should be removed or pumped through the sedimentation tank.	В8
	C. Air Quality	
	No environmental deficiency was identified during site inspection.	
	D. Noise	
	No environmental deficiency was identified during site inspection.	
	E. Waste / Chemical Management	
	No environmental deficiency was identified during site inspection.	
	F. Ecology and Fisheries	
	No environmental deficiency was identified during site inspection.	
	G. Landscape and Visual	
	No environmental deficiency was identified during site inspection.	
	H. Permits /Licences	
	No environmental deficiency was identified during site inspection.	
	I. Others	
	Following up on the previous site inspection (ref no.: 200505): Items 200505-R1 and 200505-R2 were rectified/improved by the Contractor.	

	Name	Signature	Date
Recorded by	Ms. Echo Hung	Lelvo	14 May 2020
Checked by	Mr. Samson Yuen	fr.	15 May 2020

Checklist Reference Number	200521
Date	21 May 2020 (Thursday)
Time	14:00 – 15:45

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-
Ref. No.	Remarks/Observations	Related Item No.
	B. Water Quality	
	No environmental deficiency was identified during site inspection.	
	C. Air Quality	
	No environmental deficiency was identified during site inspection.	
	D. Noise	
	No environmental deficiency was identified during site inspection.	
	E. Waste / Chemical Management	
200521-R1	Waste stockpile accumulated should be removed or covered by impervious materials at Portion C.	E2iii, iv
	F. Ecology and Fisheries	
	No environmental deficiency was identified during site inspection.	
	G. Landscape and Visual	
	No environmental deficiency was identified during site inspection.	
	H. Permits /Licences	
	No environmental deficiency was identified during site inspection.	
	I. Others	
	Following up on the previous site inspection (ref no.: 200514): Item 200514-R1 was rectified/improved by the Contractor.	

	Name	Signature	Date
Recorded by	Ms. Echo Hung	Lelvo	21 May 2020
Checked by	Mr. Samson Yuen	for.	22 May 2020

Checklist Reference Number	200526
Date	26 May 2020 (Tuesday)
Time	14:20 – 16:15

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-
Ref. No.	Remarks/Observations	Related Item No.
	B. Water Quality	
200526-R1	Water barriers along the site area of Portion A should be completely bounded by sand bags to avoid stagnant water accumulation on-site.	B4
	C. Air Quality	
	No environmental deficiency was identified during site inspection.	
	D. Noise	
	No environmental deficiency was identified during site inspection.	
	E. Waste / Chemical Management	
	No environmental deficiency was identified during site inspection.	
	F. Ecology and Fisheries	
	No environmental deficiency was identified during site inspection.	
	G. Landscape and Visual	
	No environmental deficiency was identified during site inspection.	
	H. Permits /Licences	
	No environmental deficiency was identified during site inspection.	
	I. Others	
	Following up on the previous site inspection (ref no.: 200521): Item 200521-R1 was rectified/improved by the Contractor.	

	Name	Signature	Date
Recorded by	Ms. Echo Hung	Lelvo	26 May 2020
Checked by	Mr. Samson Yuen	fr.	28 May 2020

Checklist Reference Number	200505
Date	5 May 2020 (Tuesday)
Time	14:00 – 16:00

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-
Ref. No.	Remarks/Observations	Related Item No.
	B. Water Quality	
	No environmental deficiency was identified during site inspection.	
	C. Air Quality	
	No environmental deficiency was identified during site inspection.	
	D. Noise	
	No environmental deficiency was identified during site inspection.	
	E. Waste / Chemical Management	
	No environmental deficiency was identified during site inspection.	
	F. Ecology and Fisheries	
	No environmental deficiency was identified during site inspection.	
	G. Landscape and Visual	
	No environmental deficiency was identified during site inspection.	
	H. Permits /Licences	
	No environmental deficiency was identified during site inspection.	
	I. Others	
	No follow-up items from the previous site inspection (ref no.: 200428).	

	Name	Signature	Date
Recorded by	Ms. Echo Hung	Ledro	5 May 2020
Checked by	Mr. Samson Yuen	for.	6 May 2020

Checklist Reference Number	200514
Date	14 May 2020 (Thursday)
Time	14:10 – 15:00

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-
Ref. No.	Remarks/Observations	Related Item No.
	B. Water Quality	
	No environmental deficiency was identified during site inspection.	
	C. Air Quality	
200514-R1	• The haul road was dirty and dry at Portion B. The Contractor should clean the haul road regularly to avoid dust generation.	C5
	D. Noise	
	No environmental deficiency was identified during site inspection.	
	E. Waste / Chemical Management	
	No environmental deficiency was identified during site inspection.	
	F. Ecology and Fisheries	
	No environmental deficiency was identified during site inspection.	
	G. Landscape and Visual	
	No environmental deficiency was identified during site inspection.	
	H. Permits /Licences	
	No environmental deficiency was identified during site inspection.	
	I. Others	
	No follow-up items from the previous site inspection (ref no.: 200505).	

	Name	Signature	Date
Recorded by	Ms. Echo Hung	Lelvo	14 May 2020
Checked by	Mr. Samson Yuen	for.	15 May 2020

### Agreement No. SPW 07/2019 Shek Wu Hui Effluent Polishing Plant – Main Works Stage 1 Contract No. DC/2018/07

#### Weekly Site Inspection Record Summary **Inspection Information**

Checklist Reference Number	200521
Date	21 May 2020 (Thursday)
Time	14:00 – 15:45

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-
Ref. No.	Remarks/Observations	Related Item No.
	B. Water Quality	
	No environmental deficiency was identified during site inspection.	
	C. Air Quality	
	No environmental deficiency was identified during site inspection.	
	D. Noise	
	No environmental deficiency was identified during site inspection.	
	E. Waste / Chemical Management	
	No environmental deficiency was identified during site inspection.	
	F. Ecology and Fisheries	
	No environmental deficiency was identified during site inspection.	
	G. Landscape and Visual	
	No environmental deficiency was identified during site inspection.	
	H. Permits /Licences	
	No environmental deficiency was identified during site inspection.	
	I. Others	
	Following up on the previous site inspection (ref no.: 200514): Item 200514-R1 was rectified/improved by the Contractor.	

	Name	Signature	Date
Recorded by	Ms. Echo Hung	Lelvo	21 May 2020
Checked by	Mr. Samson Yuen	for.	22 May 2020

### Agreement No. SPW 07/2019 Shek Wu Hui Effluent Polishing Plant – Main Works Stage 1 Contract No. DC/2018/07

# **Weekly Site Inspection Record Summary Inspection Information**

Checklist Reference Number	200526
Date	26 May 2020 (Tuesday)
Time	14:20 – 16:15

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-
Ref. No.	Remarks/Observations	Related Item No.
	B. Water Quality	
	No environmental deficiency was identified during site inspection.	
	C. Air Quality	
	No environmental deficiency was identified during site inspection.	
	D. Noise	
	No environmental deficiency was identified during site inspection.	
	E. Waste / Chemical Management	
	No environmental deficiency was identified during site inspection.	
	F. Ecology and Fisheries	
	No environmental deficiency was identified during site inspection.	
	G. Landscape and Visual	
	No environmental deficiency was identified during site inspection.	
	H. Permits /Licences	
	No environmental deficiency was identified during site inspection.	
	I. Others	
	No follow-up items from the previous site inspection (ref no.: 200521).	

	Name	Signature	Date
Recorded by	Ms. Echo Hung	Ledro	26 May 2020
Checked by	Mr. Samson Yuen	fr.	28 May 2020

#### APPENDIX L WASTE FLOW TABLE

# Name of Department: DSD Contract No. DC/2018/06 Monthly Summary Waste Flow Table for 2020 (year)

#### **Actual Quantities of Inert C&D Materials Generated Monthly Actual Quantities of C&D Wastes Generated Monthly** Hard Rock and Large Disposed Total Reused in Reused in Paper/ Others, e.g. Month Quantity Broken the other as Public cardboard Chemical general Generated Concrete Contract **Projects** Fill **Imported Fill** Metals packaging **Plastics** Waste refuse (in '000m3) (in '000m3) (in '000m3) (in '000m3) (in '000m3) (in '000kg) (in '000m3) (in '000m3) (in '000kg) (in '000kg) (in '000kg) 0.0000.0000.376 0.0000.000 0.000 0.376 0.0000.0000.0000.083 Jan 1.168 0.000 0.000 0.332 0.836 0.000 0.000 0.000 0.000 0.0000.052 Feb 2.436 0.000 0.000 0.497 1.939 0.000 0.000 0.000 0.000 0.000 0.134 Mar 2.660 0.000 0.000 0.126 2.534 0.000 0.000 0.000 0.000 0.000 0.018 Apr 2.256 0.000 0.000 2.096 0.000 0.000 0.101 0.161 0.000 0.0000.060 May Jun 8.896 1.115 7.781 0.000 0.000 0.000 0.000 0.060 0.388 0.000 0.000 Sub-total Jul Aug Sep Oct Nov Dec 1.115 8.896 0.000 0.000 7.781 0.000 0.060 0.388 0.000 0.000 0.000 Total

#### Notes:

- 1. Assume the density of soil fill is 2 ton/m3.
- 2. Assume the density of rock and broken concrete is 2.5 ton/m3
- 3. Assume each truck of C&D wastes is 5m3
- 4. The inert C&D materials except slurry and bentonite are disposed at Tuen Mun 38
- 5. The slurry and bentonite are disposed at Tseung Kwun O 137
- 6. The non-inert C&D wastes are disposed at NENT.
- 7. Assume the density of metal is 7.850 kg/m<sup>3</sup>
- 8. Assume the density of plastic is 941 kg/m3
- 9. Assume the density of general refuse is 0.9 kg/l
- 10. Density of waste oil is assued to be 0.001 m3/l & 0.8 kg/l. Chemical waste includes waste oil.

### Name of Department: DSD Contract No. DC/2018/07

### Monthly Summary Waste Flow Table for 2020 (year)

	Actua	Quantities	of Inert C&D	Materials G	enerated Mo	onthly	Actual Quantities of C&D Wastes Generated Monthly				
		Hard Rock									
Month	Total	and Large	Reused in	Reused in	Disposed			Paper/			Others, e.g.
Month	Quantity	Broken	the	other	as Public	Imported		cardboard		Chemical	general
	Generated	Concrete	Contract	Projects	Fill	Fill	Metals	packaging	Plastics	Waste	refuse
	(in '000m <sup>3</sup> )	(in '000kg)	(in '000kg)	(in '000kg)	(in kg)	(in '000kg)					
Jan	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	5.760
Feb	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	4.490
Mar	0.075	0.000	0.000	0.000	0.075	0.000	0.000	0.000	0.000	0.000	0.000
Apr	0.068	0.000	0.000	0.000	0.068	0.000	19.090	0.000	0.000	0.000	2.540
May	0.372	0.000	0.000	0.000	0.372	0.000	0.000	0.000	0.000	0.000	4.510
Jun											
Sub-total	0.515	0.000	0.000	0.000	0.515	0.000	19.090	0.000	0.000	0.000	17.300
Jul											
Aug											
Sep											
Oct											
Nov											
Dec											
Total	0.515	0.000	0.000	0.000	0.515	0.000	19.090	0.000	0.000	0.000	17.300

Notes:

- 1. Assume the density of soil fill is 2 ton/m3.
- 2. Assume the density of rock and broken concrete is 2.5 ton/m3.
- 3. Assume the density of mixed rock and soil is 1.9 ton/m3.
- 4. Assume the density of slurry and bentonite is 2.8 ton/m3.
- 5. The slurry and bentonite are disposed at Tseung Kwan O Area 137 Fill Bank.
- 6. The non-inert C&D wastes are disposed at NENT.

### **Environmental Aspect Evaluation Form**

Name of Department: ArchSD/CEDD/DSD/EMSD/HyD/WSD

#### Contract No.: <u>DE/2018/03</u>

# Monthly Summary Waste Flow Table for <u>2020</u> (year)

	Actual Quantities of Inert C&D Materials Generated Monthly						Actual Quantities of C&D Wastes Generated Monthly				
Month	Total Quantity Generated	Hard Rock and Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics (see Note 3)	Chemical Waste	Others, e.g. general refuse
	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000 kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000m <sup>3</sup> )
Jan	0	0	0	0	0	0	0	0	0	0	0
Feb	0	0	0	0	0	0	0	0	0	0	0
Mar	0	0	0	0	0	0	0	0	0	0	0
Apr	0	0	0	0	0	0	0	0	0	0	0
May	0	0	0	0	0	0	0	0	0	0	12.46 T
June	-	-	-	-	-	-	-	-	-	-	-
Sub-total	0	0	0	0	0	0	0	0	0	0	12.46 T
July	-	-	-	-	-	-	-	-	-	-	-
Aug	-	-	-	-	-	-	-	-	-	-	-
Sept	-	-	-	-	-	-	-	-	-	-	-
Oct											
Nov											
Dec											
Total	0	0	0	0	0	0	0	0	0	0	12.46 T

### **Environmental Aspect Evaluation Form**

	Forecast of Total Quantities of C&D Materials to be Generated from the Contract*											
Total Quantity Generated  Hard Rock and Large Broken Concrete  Reused in the Projects  Public Fill  Imported Fill  Metals  Paper/ cardboard packaging  Paper/ cardboard packaging  Chemical Waste  Others, e.g. general refuse								Others, e.g. general refuse				
(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000 kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000m <sup>3</sup> )		
TBA	TBA	ТВА	ТВА	TBA	TBA	TBA	ТВА	TBA	ТВА	TBA		

Notes:

- (1) The performance targets are given in PS Clause 6A.27.8(14).
- (2) The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the Site.
- (3) Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging material
- (4) The *Contractor* shall also submit the latest forecast of the total amount of C&D materials expected to be generated from the Works, together with a breakdown of the nature where the total amount of C&D materials expected to be generated from the Works is equal to or exceeding 50,000 m<sup>3</sup>. (PS Clause 6.21.7(4)(b) refers)

Name of Department: DSD Contract No.: <u>DE/2018/04</u>

### Monthly Summary Waste Flow Table for 2020 (year)

	Actual Quantities of Inert C&D Materials Generated Monthly							Actual Quantities of C&D Wastes Generated Monthly			
Month	Total Quantity Generated	Hard Rock and Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics (see Note 2)	Chemical Waste	Others, e.g. general refuse
	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000 kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000m <sup>3</sup> )
Jan	0	0	0	0	0	0	0	0	0	0	0
Feb	0	0	0	0	0	0	0	0	0	0	0
Mar	0	0	0	0	0	0	0	0	0	0	0
Apr	0	0	0	0	0	0	0	0	0	0	0
May	0	0	0	0	0	0	0	0	0	0	0
June											
Sub-total	0	0	0	0	0	0	0	0	0	0	0
July											
Aug											
Sept											
Oct											
Nov											
Dec											_
Total	0	0	0	0	0	0	0	0	0	0	0

Notes:

`

<sup>(1)</sup> The performance targets are given in PS Clause 6.21.8(14).

<sup>(2)</sup> The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the Site.

<sup>(3)</sup> Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging material

#### APPENDIX M EVENT AND ACTION PLANS

Table M-1 Event/Action Plan for Air Quality

E4		Act	tion		
Event	ET	IEC	ER	Contractor	
Action level being exceeded by one sampling	<ol> <li>Identify source, investigate         the causes of complaint and         propose remedial measures;</li> <li>Inform IEC and ER;</li> <li>Repeat measurement to         confirm finding;</li> <li>Increase monitoring         frequency to daily.</li> </ol>	<ol> <li>Check monitoring data submitted by ET;</li> <li>Check Contractor's working method.</li> </ol>	1. Notify Contractor.	<ol> <li>Rectify any unacceptable practice;</li> <li>Amend working methods if appropriate.</li> </ol>	
Action level being exceeded by two or more consecutive sampling	<ol> <li>Identify source;</li> <li>Inform IEC and ER;</li> <li>Advise the ER on the effectiveness of the proposed remedial measures;</li> <li>Repeat measurements to confirm findings;</li> <li>Increase monitoring frequency to daily;</li> <li>Discuss with IEC and Contractor on remedial actions required;</li> <li>If exceedance continues,</li> </ol>	<ol> <li>Check monitoring data submitted by ET;</li> <li>Check Contractor's working method;</li> <li>Discuss with ET and Contractor on possible remedial measures;</li> <li>Advise the ET on the effectiveness of the proposed remedial measures;</li> <li>Supervise Implementation of remedial measures.</li> </ol>	<ol> <li>Confirm receipt of notification of exceedance in writing;</li> <li>Notify Contractor;</li> <li>Ensure remedial measures properly implemented.</li> </ol>	<ol> <li>Submit proposals for remedial actions to IEC within three working days of notification;</li> <li>Implement the agreed proposals;</li> <li>Amend proposal if appropriate.</li> </ol>	

E4	Action									
Event	ET	IEC ER	Contractor							
Limit level being exceeded by one sampling	arrange meeting with IEC and ER;  8. If exceedance stops, cease additional monitoring.  1. Identify source, investigate the causes of exceedance and propose remedial measures;  2. Inform Contractor, IEC, ER, and EPD;  3. Repeat measurement to confirm finding;  4. Increase monitoring frequency to daily;  5. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results.	<ol> <li>Check monitoring data submitted by ET;</li> <li>Check Contractor's working method;</li> <li>Discuss with ET and Contractor on possible remedial measures;</li> <li>Advise the ER on the effectiveness of the proposed remedial measures;</li> <li>Supervise implementation of remedial measures.</li> </ol>	<ol> <li>Take immediate action to avoid further exceedance;</li> <li>Submit proposals for remedial actions to IEC within three working days of notification;</li> <li>Implement the agreed proposals;</li> <li>Amend proposal if appropriate.</li> </ol>							
Limit level being exceeded by two or	Notify IEC, ER, Contractor     and EPD;	<ol> <li>Discuss amongst ER, ET, and Confirm receipt of notification of exceedance in</li> </ol>	Take immediate action to     avoid further exceedance;							
more consecutive	2. Identify source;	remedial actions; writing;	2. Submit proposals for remedial							
sampling	3. Repeat measurement to	2. Review Contractor's 2. Notify Contractor;	actions to IEC within three							
	confirm findings;	remedial actions whenever 3. In consolidation with the	working days of notification;							

E		Action					
Event	ET	IEC	ER	Contractor			
Event	4. Increase monitoring frequency to daily; 5. Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented; 6. Arrange meeting with IEC	necessary to assure their effectiveness and advise the ER accordingly; 3. Supervise the implementation of remedial measures.	IEC, agree with the Contractor on the remedial measures to be implemented; 4. Ensure remedial measures properly implemented; 5. If exceedance continues, consider what portion of the work is responsible and	Contractor  3. Implement the agreed proposals;  4. Resubmit proposals if problem still not under control;  5. Stop the relevant portion of works as determined by the ER until the exceedance is			
	and ER to discuss the remedial actions to be taken;  7. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results;  8. If exceedance stops, cease additional monitoring.		instruct the Contractor to stop that portion of work until the exceedance is abated.	abated.			

**Table M-2 Event/Action Plan for Construction Noise** 

E4		Action	
Event	ET	IEC ER	Contractor
Action Level	1. Notify IEC and Contractor;	1. Review the analysed results 1. Confirm receipt of	1. Submit noise mitigation
	2. Carry out investigation;	submitted by the ET; notification of failure in	proposals to IEC;
	3. Report the results of	2. Review the proposed writing;	2. Implement noise mitigation
	investigation to the IEC, ER	remedial measures by the 2. Notify Contractor;	proposals.
	and Contractor;	Contractor and advise the ER   3. Require Contractor to propose	
	4. Discuss with the Contractor	accordingly; remedial measures for the	
	and formulate remedial	3. Supervise the analysed noise problem;	
	measures;	implementation of remedial 4. Ensure remedial measures are	
	5. Increase monitoring	measures. properly implemented.	
	frequency to check		
	mitigation effectiveness.		
Limit Level	1. Identify source;	1. Discuss amongst ER, ET, and 1. Confirm receipt of	Take immediate action to
	2. Inform IEC, ER, EPD and	Contractor on the potential notification of failure in	avoid further exceedance;
	Contractor;	remedial actions; writing;	2. Submit proposals for
	3. Repeat measurements to	2. Review Contractors remedial 2. Notify Contractor;	remedial actions to IEC
	confirm findings;	actions whenever necessary 3. Require Contractor to	within 3 working days of
	4. Increase monitoring	to assure their effectiveness propose remedial measures	notification;
	frequency;	and advise the ER for the analysed noise	3. Implement the agreed
	5. Carry out analysis of	accordingly; problem;	proposals;

E-vor4		Act	tion	
Event	ET	IEC	ER	Contractor
	Contractor's working	3. Supervise the	4. Ensure remedial measures	4. Resubmit proposals if
	procedures to determine	implementation of remedial	properly implemented;	problem still not under
	possible mitigation to be	measures.	5. If exceedance continues,	control;
	implemented;		consider what portion of the	5. Stop the relevant portion of
	6. Inform IEC, ER and EPD the		work is responsible and	works as determined by the
	causes and actions taken for		instruct the Contractor to stop	ER until the exceedance is
	the exceedances;		that portion of work until the	abated.
	7. Assess effectiveness of		exceedance is abated.	
	Contractor's remedial actions			
	and keep IEC, EPD and ER			
	informed of the results;			
	8. If exceedance stops, cease			
	additional monitoring.			

Table M-3 Event/Action Plan for Ecology

Action Level	Response	Limit Level	Response
Construction Phase			
Decline in numbers of all waterbird species relative to numbers during Baseline Monitoring such that the Action Level response is triggered.	Investigate cause and if cause identified as related to the Project instigate remedial action to remove or reduce source of disturbance.	Decline in numbers of all waterbird species relative to numbers during Baseline Monitoring such that the Limit Level response is triggered.	Investigate cause and if caused identified as related to the Project instigate remedial action.
Decline in numbers of any one waterbird species occurring in significant numbers* during Baseline Monitoring such that the Action Level response is triggered.	Investigate cause and if cause identified as related to the Project instigate remedial action to remove or reduce source of disturbance.	Decline in numbers of any one waterbird species occurring in significant numbers* during Baseline Monitoring such that the Limit Level response is triggered.	Investigate cause and if caused identified as related to the Project instigate remedial action.

Table M-4 Event/Action Plan for Landscape and Visual

Event				
	ET	IEC	ER	Contractor
Non-conformity	1. Inform the Contractor, IEC and	Check inspection report;	1. Confirm receipt of	Identify source and investigate
on one occasion	ER;	2. Check Contractor's working	notification of	the non-conformity;
	2. Discuss remedial actions with	method;	non-conformity in writing;	2. Implement remedial measures;
	IEC, ER and Contractor	3. Discuss with ET, ER and	2. Review and agree on the	3. Amend working methods
	3. Monitor remedial actions until	Contractor on possible	remedial measures	agreed with ER as appropriate;
	rectification has been	remedial measures;	proposed by the	4. Rectify damage and undertake
	completed.	4. Advise ER on effectiveness	Contractor;	any necessary replacement.
		of proposed remedial	3. Supervise implementation	
		measures.	of remedial measures.	

Event	Action				
	ET	IEC	ER	Contractor	
Repeated	1. Identify source;	1. Check inspection report;	1. Notify the Contractor;	1. Identify source and investigate	
Non-conformity	2. Inform the Contractor, IEC and	2. Check Contractor's working	2. In consultation with the ET	the non-conformity;	
	ER;	method;	and IEC, agree with the	2. Implement remedial measures;	
	3. Discuss inspection frequency;	3. Discuss with ET, ER and	Contractor on the remedial	3. Amend working methods	
	4. Discuss remedial actions with	Contractor on possible	measures to be	agreed with ER as appropriate;	
	IEC, ER and Contractor;	remedial measures;	implemented;	4. Rectify damage and undertake	
	5. Monitor remedial actions until	4. Advise ER on effectiveness	3. Supervise implementation	any necessary replacement.	
	rectification has been	of proposed remedial	of remedial measures.	Stop relevant portion of works	
	completed;	measures.		as determined by ER until the	
	6. If non-conformity stops, cease			non-conformity is abated.	
	additional monitoring.				

APPENDIX N ENVIRONMENTAL MITIGATION IMPLEMENTATION SCHEDULE (EMIS)

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	What requirements or standards for the measure to achieve	Status
<b>Air Quality Imp</b>							
S2.3.1.3	Dust suppression measures stipulated in the Air Pollution Control (Construction Dust) Regulation and good site practices:	To minimize the dust impact	Contractor	Work Sites	Construction phase of Main Works Stage 1,	Air Pollution Control Ordinance (APCO) and Air Pollution	۸
	Any excavated or stockpile of dusty material should be covered entirely by impervious sheeting or sprayed with water to maintain the entire surface wet and then removed or backfilled or reinstated where practicable within 24 hours of the excavation or unloading;				Stage 2 and Stage 3	Control (Construction Dust) Regulation	۸
	Any dusty material remaining after a stockpile is removed should be wetted with water and cleared from the surface of roads;						۸
	A stockpile of dusty material should not be extended beyond the pedestrian barriers, fencing or traffic cones;						۸
	The load of dusty materials on a vehicle leaving a construction site should be covered entirely by impervious sheeting to ensure that the dusty materials do not leak from the vehicle;						۸
	Where practicable, vehicle washing facilities with high pressure water jet should be provided at every discernible or designated vehicle exit point. The area where vehicle washing takes place and the road section between the washing facilities and the exit point should be paved with concrete, bituminous materials or hardcores;						۸
	When there are open excavation and reinstatement works, hoarding of not less than 2.4m high should be provided as far as practicable along the site boundary with provision for public crossing. Good site practice shall also be adopted by the Contractor to ensure the conditions of the hoardings are properly maintained throughout the construction period.						۸
	The portion of any road leading only to construction site that is within 30m of a vehicle entrance or exit should be kept clear of dusty materials;						۸

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	What requirements or standards for the measure to achieve	Status
S2.3.1.3	Surfaces where any pneumatic or power-driven drilling, cutting, polishing or other mechanical breaking operation takes place should be sprayed with water or a dust suppression chemical continuously;		Contractor	Work Sites	Construction phase of Main Works Stage 1,	Air Pollution Control Ordinance (APCO) and Air Pollution	۸
	Any area that involves demolition activities should be sprayed with water or a dust suppression chemical immediately prior to, during and immediately after the activities so as to maintain the entire surface wet;				Stage 2 and Stage 3	Control (Construction Dust) Regulation	۸
	Where a scaffolding is erected around the perimeter of a building under construction, effective dust screens, sheeting or netting should be provided to enclose the scaffolding from the ground floor level of the building, or a canopy should be provided from the first floor level up to the highest level of the scaffolding;						N/A
	Any skip hoist for material transport should be totally enclosed by impervious sheeting;						N/A
	Every stock of more than 20 bags of cement or dry pulverised fuel ash (PFA) should be covered entirely by impervious sheeting or placed in an area sheltered on the top and the 3 sides;						۸
	Cement or dry PFA delivered in bulk should be stored in a closed silo fitted with an audible high level alarm which is interlocked with the material filling line and no overfilling is allowed;						۸
	Loading, unloading, transfer, handling or storage of bulk cement or dry PFA should be carried out in a totally enclosed system or facility, and any vent or exhaust should be fitted with an effective fabric filter or equivalent air pollution control system; and						۸
	Exposed earth should be properly treated by compaction, turfing, hydroseeding, vegetation planting or sealing with latex, vinyl, bitumen, shortcrete or other suitable surface stabiliser within six months after the last construction activity on the construction site or part of the construction site where the exposed earth lies						۸

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	What requirements or standards for the measure to achieve	Status
Noise Impact		1		I	T.		
S3.2.1.1	Use of movable barrier, enclosure, acoustic mat and quiet plant. Use of wooden frames barrier with a small-cantilevered upper portion of superficial density not less than 14kg/m² on a skid footing with 25mm thick internal sound absorptive lining.	To minimize construction noise impact arising from the Project at the affected noise sensitive receivers (NSRs)	Contractor	Work Sites	Construction phase of Main Works Stage 1, Stage 2 and Stage 3	EIAO-TM, Noise Control Ordinance (NCO)	N/A
S3.2.1.2	Only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction program.	To minimize construction noise impact arising from	Contractor	Work Sites	Construction phase of Main Works Stage 1,	EIAO-TM, NCO	^
	Silencers or mufflers on construction equipment should be utilized and should be properly maintained during the construction program.	the Project at the affected NSRs			Stage 2 and Stage 3		^
	Mobile plant, if any, should be sited as far away from NSRs as possible.						۸
	Machines and plant (such as trucks) that may be in intermittent use should be shut down between works periods or should be throttled down to a minimum.						۸
	Plant known to emit noise strongly in one direction should, wherever possible, be orientated so that the noise is directed away from the nearby NSRs.						۸
	Material stockpiles and other structures should be effectively utilized, wherever practicable, in screening noise from on-site construction activities.						N/A

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	What requirements or standards for the measure to achieve	Status
<b>Ecological Impa</b>		T		T	1		
S4.2.1.1	Solid dull green noise/visual barriers of at least 2m high shall be erected and maintained between active works area and all areas of ecological importance.	Minimize noise and human disturbances during construction phase.	Contractor	Work Sites	Construction phase of Main Works Stage 1, Stage 2 and Stage 3	EIAO-TM	^
S4.2.1.2	Avoid unnecessary lighting.	Minimize mortality impacts on birds.	Design / Contractor/ Plant Operator	Work Sites	Construction phase of Main Works Stage 1, Stage 2 and Stage 3	EIAO-TM	^
S4.2.1.3	Good construction site practice to minimise dust generation should be followed on all construction sites. Measures to avoid, minimise and mitigate impacts on air quality are detailed in this schedule	Minimize dust generation from construction sites.	Contractor	Work Sites	Construction phase of Main Works Stage 1, Stage 2 and Stage 3	EIAO-TM	۸
S4.2.1.4	Temporary sewerage and drainage to be designed and installed to collect wastewater and prevent it from entering water bodies;	Avoid, minimise and mitigate impact on water quality	Contractor	Work Sites	Construction phase of Main Works Stage 1, Stage 2 and Stage 3	EIAO-TM	۸
	Proper locations well away from nearby water bodies should be used for temporary storage of materials (i.e. equipment, filling materials, chemicals and fuel) and temporary stockpiles of construction debris and spoil, and these should be identified before commencement of works;				Suige 3		۸
	To prevent muddy water entering nearby water bodies, work sites close to nearby water bodies should be isolated, using such items as sandbags or silt curtains with lead edge at bottom and properly supported props. Other protective measures should also be taken to ensure that no pollution or siltation occurs to the water gathering grounds of the work sites;						#
	Construction debris and spoil should be covered and/or properly disposed of as soon as possible to avoid these being washed into nearby water bodies;						۸

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	What requirements or standards for the measure to achieve	Status			
S4.2.1.4	Proper locations for discharge outlets of temporary wastewater treatment facilities well away from sensitive receivers should be identified;	Avoid, minimise and mitigate impact on water quality	Contractor	Work Sites	Construction phase of Main Works Stage 1, Stage 2 and	EIAO-TM	^			
	Adequate lateral support should be erected where necessary in order to prevent soil/mud from slipping into water bodies;				Stage 3		۸			
	Site boundaries should be clearly marked and any works beyond the boundary strictly prohibited;						۸			
	Regular water monitoring and site audit should be carried out at adequate points along any watercourses where construction works are underway upstream within their catchments and also on the Ng Tung, Sheung Yue and Shek Sheung Rivers. If the monitoring and audit results show that pollution occurs, adequate measures including temporarily cessation of works should be considered;									۸
	Excavation profiles should be properly designed and executed with attention to the relevant requirements for environment, health and safety;						۸			
	Where soil to be excavated is situated beneath the groundwater table, it may be necessary to lower the groundwater table by installing well points or similar means;						N/A			
	Stockpiling sites should be lined with impermeable sheeting and bunded. Stockpiles should be properly covered by impermeable sheeting to reduce dust emission during dry season or contaminated run-off during rainy season. Watering should be avoided on stockpiles of contaminated soil to minimize contaminated runoff and construction materials should be properly covered and located away from nearby water bodies; and		^							
	Supply of suitable clean backfill material after excavation, if required.						N/A			
	Vehicles containing any excavated materials should be suitably covered to limit potential dust emissions or contaminated run-off, and truck bodies and tailgates should be sealed to prevent discharge during transport or during wet season;						۸			
	Speed control for the trucks carrying contaminated materials should be enforced;						۸			
	Vehicle wheel washing facilities at construction sites' exit points should be established and used, where necessary						۸			

EM&A Ref.	o O	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	What requirements or standards for the measure to achieve	Status
Water Quality I	mpact						
\$5.2.2.1	Construction Site Runoff Practices and measures provided in the Practice Note for Professional Persons on Construction Site Drainage, (PROPECC PN1/94) should be followed where applicable.	Control construction runoff	Contractors	Work Sites	Construction phase of Main Works Stage 1, Stage 2 and Stage 3	EIAO-TM, WPCO, EIAO	۸
\$5.2.2.2 – \$5.2.2.3	Portable chemical toilets and sewage holding tanks should be provided for handling the construction sewage generated by the workforce. A licensed Contractor should be employed to provide appropriate and adequate portable toilets and be responsible for appropriate disposal and maintenance.	~	Contractors	Work Sites	Construction phase of Main Works Stage 1, Stage 2 and Stage 3	EIAO-TM, WPCO, EIAO	۸
	Notices should be posted at conspicuous locations to remind the workers not to discharge any sewage or wastewater into the nearby environment during the construction phase of the Project. Regular environmental audit on construction site should be conducted in order to provide an effective control of any malpractices and achieve continual improvement of environmental performance on site. It is anticipated that sewage generation during the construction phase of the Project would not cause water quality impact after undertaking all required measures						۸

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	What requirements or standards for the measure to achieve	Status
Waste Managen					1		
S6.2.2.1	responsible for the implementation of good site practices, arrangements for	Minimize waste generation during construction	Contractor	Work Sites	Construction phase of Main Works Stage 1, Stage 2 and Stage 3	Waste Disposal Ordinance (WDO)	^
	Training of site personnel in site cleanliness, appropriate waste management procedures and concepts of waste reduction, reuse and recycling;				Stage 3		۸
	Provision of sufficient waste disposal points and regular collection for disposal;						۸
	Appropriate measures to minimise windblown litter and dust during transportation of waste by either covering trucks or by transporting wastes in enclosed containers;						۸
	Regular cleaning and maintenance programme for drainage systems, sumps and oil interceptors;						٨
	An Environmental Management Plan (EMP) should be prepared by the contractor and submitted to the Supervisor for approval.						۸
S6.2.3.1	Segregate and store different types of waste in different containers, skip or stockpiles to enhance reuse or recycling of materials and their proper disposal;	Reduce waste generation	Contractor	Work Sites	Prior to the commencement of construction of Main Works Stage 1, Stage 2 and Stage 3	WDO	۸
	Proper storage and site practices to minimize the potential for damage and contamination of construction materials;				and Stage 3		۸
	Plan and stock construction materials carefully to minimize amount of waste generated and avoid unnecessary generation of waste;						۸
	Sort out demolition debris and excavated materials from demolition works to recover reusable/recyclable portions (i.e. soil, broken concrete, metal etc.); and						۸
	Provide training to workers on the importance of appropriate waste management procedures, including waste reduction, reuse and recycling.						۸

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	What requirements or standards for the measure to achieve	Status
6.2.4.1	Waste, such as soil, should be handled and stored well to ensure secure containment, thus minimizing the potential of pollution;	Minimize waste impacts arising from waste storage	Contractor		Construction phase of Main Works Stage 1,	WDO	۸
	Stockpiling area should be provided with covers and water spraying system to prevent materials from wind-blown or being washed away; and				Stage 2 and Stage 3		^
	Different locations should be designated to stockpile each material to enhance reuse.						۸
S6.2.4.2	Remove waste in timely manner;	Minimize waste	Contractor	Work Sites	Construction phase of Main Works Stage 1, Stage 2 and Stage 3	WDO	*
	Employ the trucks with cover or enclosed containers for waste transportation	impacts arising from waste storage					۸
	Obtain relevant waste disposal permits from the appropriate authorities						۸
	Disposal of waste should be done at licensed waste disposal facilities.	1					^
S6.2.5.2	Maintain temporary stockpiles and reuse excavated fill material for backfilling;	Minimize waste impacts from	Contractor	or Work Sites	Construction phase of Main Works Stage 1, Stage 2 and Stage 3	Land (Miscellaneous Provisions) Ordinance, WDO, ETWB TCW No. 19/2005	۸
	Carry out on-site sorting;	excavated and C&D materials					۸
	Make provisions in the Contract documents to allow and promote the use of recycled aggregates where appropriate;						۸
	Adopt "selective demolition" technique to demolish the existing structure and facilities with a view to recovering broken concrete effectively for recycling purpose, where possible; and						N/A
	Implement a trip-ticket system for each works contract to ensure that the disposal of C&D materials are properly documented and verified.						۸
\$6.2.5.3	The Contractor should recycle as much as possible of the C&DM on-site. Public fill and C&DM waste should be segregated and stored in different containers or skips to enhance reuse or recycling of materials and their proper disposal. For example, concrete and masonry can be crushed and used as fill, and steel reinforcing bar can be used by scrap steel mills. Different areas of the work sites should be designated for such segregation and storage.	Minimize waste impacts from building demolition and new building construction	Contractor	Work Sites		Land (Miscellaneous Provisions) Ordinance, WDO, ETWB TCW No. 19/2005	۸

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	What requirements or standards for the measure to achieve	Status
S6.2.5.3	The use of wooden hoardings shall not be allowed. An alternative material, such as metal, aluminium or alloy etc, could be used.	Minimize waste impacts from building demolition and new building construction	Contractor	Work Sites	_	Land (Miscellaneous Provisions) Ordinance, WDO, ETWB TCW No. 19/2005	۸
	Government has developed a charging policy for the disposal of waste to landfill at present. It will provide additional incentive to reduce the volume of generated waste and ensure proper segregation to allow reuse of the inert material on site when implemented.						^
	In order to minimize the impacts of the demolition works, the generated wastes must be cleared as quickly as possible after demolition. Therefore, the demolition and clearance works should be undertaken simultaneously. To facilitate proper segregation of inert and non-inert C&D material arising from demolition works, selective demolition method should be adopted.						۸
S6.2.5.4	If chemical wastes are produced at the construction site, the Contractors should register with EPD as chemical waste producers.	Control the chemical waste and ensure proper storage, handling and disposal	Contractor	Work Sites	Stage 3	Waste Disposal (Chemical Waste General) Regulation, Code of Practice on the Packaging, Labelling and Storage of Chemical Waste	۸
	Chemical wastes should be stored in appropriate containers and collected by a licensed chemical waste contractor. Chemical wastes (e.g. spent lubricant oil) should be recycled at an appropriate facility as far as possible, while the chemical waste that cannot be recycled should be disposed of at either the Chemical Waste Treatment Centre, or another licensed facility, in accordance with the Waste Disposal (Chemical Waste) (General) Regulation.						٨
S6.2.5.5	General refuse should be stored in enclosed bins separately from construction and chemical wastes.	Minimize production of the	Contractor	Work Sites	Construction phase of Main	Waste Disposal (Chemical Waste	۸
	Recycling bins should also be placed to encourage recycling.	general refuse and avoid odour, pest			Works Stage 1, Stage 2 and	General) Regulation	۸
	Preferably enclosed and covered areas should be provided for general refuse collection and routine cleaning for these areas should also be implemented to keep areas clean.	and litter impacts			Stage 3		۸
	A reputable waste collector should be employed to remove general refuse on a daily basis.						۸

EM&A Ref.		Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	What requirements or standards for the measure to achieve	Status
Landscape and '							
\$7.3.1.1	works areas, the general principle to try and restore these to their former state to suit future land use, should be adhered to.	Minimize the impact to the landscape and visual	Contractor	Work Sites	Work Sites Prior to construction and construction phase		N/A
	With regard to topsoil, where identified, it should be stripped, treated appropriately, and where suitable and practical stored for re-use in the construction of the soft landscape works such as roadside amenity strips, and open space sites.	Visual					N/A
\$7.3.2.1	The free free free free free free free fr	Protect and Preserve Trees	Designer / Contractor	Work Sites		ETWB TCW No. 29/2004 and DEVB TC(W) No.7/2015	^

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	What requirements or standards for the measure to achieve	Status
\$7.3.2.1	MM5 - Tree Transplantation Trees unavoidably affected by the Project works should be transplanted where practical. Trees should be transplanted straight to their final receptor site and not held in a temporary nursery as far as possible. A detailed Tree Transplanting Specification shall be provided in the Contract Specification, where applicable. Sufficient time for necessary tree root and crown preparation periods shall be allowed in the project programme. A detailed transplanting proposal will be submitted to relevant government departments for approval in accordance with ETWBTC No. 2/2004 and DEVB TC(W) No. 7/2015 and final locations of transplanted trees should be agreed prior to commencement of the work. For trees associated with highways e.g. roadside planting along highways, that are unavoidably affected and should be transplanted, HyD HQ/GN/13 'Interim Guidelines for Tree Transplanting Works under Highways Department's Vegetation Maintenance Ambit' should be referred to.	Transplant Trees where suitable for transplantation	Designer / Contractor	Work Sites where possible. Otherwise consider offsite locations	Prior to construction, construction phase and operation phase	DEVB TC(W) No. 7/2015 and ETWB TCW No.2/2004  HyD HQ/GN/13 Interim Guidelines for Tree Transplanting Works under Highways Department's Vegetation Maintenance Ambit	N/A
\$7.3.2.1	MM6 - Slope Landscaping Site formation should be reduced as far as possible. Hydroseeding of modified slopes should be done as soon as grading works are completed to prevent erosion and subsequent loss of landscape recourses and charter. Woodland tree seedings and/or shrubs should be planted where slope gradient and site conditions allow.  In addition, landscape planting should be provided for the retaining structures associated with modified slopes where conditions allow. All slope landscaping works should comply with GWO Publication No. 1/2011-Technical Guidelines on Landscape Treatment for Slopes.	To avoid substantial slope cutting and fill slopes. To prevent erosion and subsequent loss of landscape resources and character. To ensure manmade slopes are as visually amenable as possible.	Designer / Contractor	Work Sites	Prior to construction, construction phase and operation phase	GEO Publication (1999) - Use of Vegetation as Surface Protection on Slope; GEO Publication No. 1/2011-Technical Guidelines on Landscape Treatment for Slopes	N/A N/A

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	What requirements or standards for the measure to achieve	Status
S7.3.2.1	S7.3.2.1 MM7 - Compensatory Planting Compensatory tree planting for felled trees shall be provided to the satisfaction of relevant Government departments. Required numbers and locations of compensatory trees shall be determined and agreed separately with Government during the Tree Removal Application process under DEVB TC(W) No. 7/2015.		Designer / Contractor	Work Sites where possible. Otherwise consider offsite locations	Prior to construction, construction phase and operation phase	DEVB TC(W) No. 7/2015 and ETWB TCW No. 2/2004	N/A
	Compensatory planting is proposed at the potential open areas such as open spaces, amenity areas, open areas of the streetscapes, as well as the open areas within development lots.						N/A
	Compensatory planting for shrubs should be considered in suitable locations. Native species such as Melastoma malabathricum, Diospyros vaccinioides, Gardenia jasminoides, Ixora chinensis, Ligustrum sinense, Litsea rotundifolia, Melastoma dodecandrum, Atalantia buxifolia, Rhodomyrtus tomentosa, Rhaphiolepis indica, and Rhododendron simsii are suggested.						N/A
S7.3.2.1	MM9 - Vertical Greening Planting of climbers to grow up vertical surfaces were appropriate.	Soften hard surfaces and facilities	Designer / Contractor	On appropriate structures		ETWB TCW No.11/2004 – Cyber Manual for Greening	N/A
S7.3.2.1	MM10 - Green Roof Roof greening where appropriate should be established on proposed buildings as per the guidelines stated. These guidelines provide further details including information regarding structural loading, design, maintenance, etc. considerations as well as providing information on what types of plants might be suitable.	Reduce exposure to untreated concrete surfaces and particularly mitigate visual impact to visually sensitive receivers (VSRs) at high levels. Provide greening.	Designer / Contractor	On appropriate buildings	phase and	CIBSE HK Branch, Technical Guidelines for Green Roof Systems in Hong Kong (2011); ArchSD/Urbis Study on Green Roof Application in HK (2007)	N/A

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	What requirements or standards for the measure to achieve	Status
S7.3.2.1	MM11 - Screen Planting Tall screen/buffer trees and shrubs should be planted. This measure may additionally form part of the compensatory planting.	To screen proposed structures such as roads and buildings. Improve compatibility with the surrounding environment and create a pleasant pedestrian environment	Designer / Contractor	Along roads, around suitable built structures, or around VSRs to contain their view out to the structures.	Prior to construction, construction phase and operation phase	ETWB TCW No. 10/2013 and 3/2006	N/A
S7.3.2.1	MM16 - Screen Hoarding Screen hoarding shall be erected along areas of the construction works site boundary where the works site borders publically accessible routes and/or is close to visually sensitive receivers (VSRs). It is proposed that the screening be compatible with the surrounding environment and where possible, non-reflective, recessive colours be used. Any works areas near the ecological sensitive areas should erect 2m high dull green site boundary fence.		Designer	Work Sites	Construction phase		۸
\$7.3.2.1	MM17 - Light Control Construction day and night time lighting should be controlled to minimize glare impact to adjacent VSRs during the Construction phase. Street and night time lighting shall also be controlled to minimize glare impact to adjacent VSRs during the operation phase.	To minimize glare impact to adjacent VSRs.	Designer / Contractor	Work Sites and/or the Plant	Construction phase and operation phase		۸

Remarks: EM&A Programme under FEP-02/474/2013						
۸	Compliance of mitigation measure;					
N/A N/A(1)	Not applicable at this stage; Not observed;					
*	Recommendation was made during site audit but improved/retified by the contractor;					
#	Recommendation was made during site audit but not yet improved/retified by the contractor;					
X	Non-compliance of mitigation measure;					
•	Non-compliance but rectified by the contractor.					

APPENDIX O SUMMARIES OF ENVIRONMENTAL COMPLAINT, WARNING, SUMMON AND NOTIFICATION OF SUCCESSFUL PROSECUTION

### Agreement No. SPW 07/2019 Shek Wu Hui Effluent Polishing Plant – Main Works Stage 1

#### Appendix O – Summary of Environmental Complaint, Warning, Summon and Notification of Successful Prosecution

**Reporting Month**: May 2020

Log Ref.	Location	Received Date	Details of Complaint/Warning/Summon and Prosecution	Investigation/Mitigation Action	Status		
				Employed suction truck and dump truck to clear the silt and mud at Shek Sheung River			
				Arranged to repair the wastewater treatment system			
1	Expansion Site of 18 March discharged from the expansion si	Muddy water was suspected to be discharged from the expansion site of SWHSTP to Shak Shaung Pivor	Installed additional sedimentation tanks and wastewater treatment system to increase the on-site treatment capacity	Complaint Investigation Report was submitted in			
	SWHSTP (Portion C)	2020	2020	of SWHSTP to Shek Sheung River, manholes and foul drains nearby	manholes and foul drains nearby  • Clean the slurry sediment re-	• Clean the slurry sediment released from the outlet regularly by suction	April 2020
				Avoid damage of underground drains and pipes caused by existing construction works			
				Avoid illegal discharge from the Site into foul drains and manholes			

 $\textbf{Remarks}: \ No\ environmental\ complaint/warning/summon\ and\ prosecution\ was\ received\ in\ the\ reporting\ period.$ 

#### APPENDIX P SUMMARY OF EXCEEDANCE

### Agreement No. SPW 07/2019 Shek Wu Hui Effluent Polishing Plant – Main Works Stage 1

### Appendix P – Summary of Exceedance

**Reporting Month:** May 2020

(A) Exceedance Report for Air Quality (NIL in the reporting month)

- (B) Exceedance Report for Construction Noise (NIL in the reporting month)
- (C) Exceedance Report for Ecology (NIL in the reporting month)

APPENDIX Q TENTATIVE CONSTRUCTION PROGRAMME



Treatment Facilities and CLP 132kV Primary Substation									KL-CW	
me	Duratior Start	Finish	Actual Start	Actual Finish	Total Predecessors Successors 9	omple	2020		2023	2026
Dates	2229.2 da Mon 16/9/19	Thu 23/10/25	Mon 16/9/19	NA	0 days	0%	Q3 Q1 Q3 Q1 16/9	Q3   Q1   Q3   Q1   Q	03 Q1 Q3 Q1 Q3 Q1	Q3 Q1 Q3 23/10
p Date	0 days Mon 16/9/19	Mon 16/9/19	Mon 16/9/19	Mon 16/9/19	0 days 4,5FS+180 days,6,7,8,9,11,12,1	100%	♦ 16/9			
s Date (cal. day)	180 days Mon 16/9/19	Fri 13/3/20	Mon 16/9/19	NA	0 days	99%	16/9 13/3			
ion A-1	0 days Mon 16/9/19	Mon 16/9/19	Mon 16/9/19	Mon 16/9/19	0 days 2	100%	♦ 16/9			
ion A-2	0 days Mon 16/9/19	Mon 16/9/19	Mon 16/9/19	Mon 16/9/19	0 days 2FS+180 days	100%	♦ 16/9			
ion C-1A	0 days Mon 16/9/19	Mon 16/9/19	Mon 16/9/19	Mon 16/9/19	0 days 2	100%	♦ 16/9			
ion C-1B	0 days Mon 16/9/19	Mon 16/9/19	Mon 16/9/19	Mon 16/9/19	0 days 2	100%	♦ 16/9			
ion C-2A	0 days Mon 16/9/19	Mon 16/9/19	Mon 16/9/19	Mon 16/9/19	0 days 2	100%	♦ 16/9			
ion C-2B	0 days Mon 16/9/19	Mon 16/9/19	Mon 16/9/19	Mon 16/9/19	0 days 2	100%	♦ 16/9			
ion C-2C	0 days Mon 16/9/19	Mon 16/9/19	Mon 16/9/19	Mon 16/9/19	0 days 2	100%	♦ 16/9			
ion C-2D	0 days Mon 16/9/19	Mon 16/9/19	Mon 16/9/19	Mon 16/9/19	0 days 2	100%	♦ 16/9			
ion C-3	0 days Mon 16/9/19	Mon 16/9/19	Mon 16/9/19	Mon 16/9/19	0 days 2	100%	♦ 16/9			
ion C-4	0 days Mon 16/9/19	Mon 16/9/19	Mon 16/9/19	Mon 16/9/19	0 days 2	100%	♦ 16/9			
ion C-5	0 days Mon 16/9/19	Mon 16/9/19	Mon 16/9/19	Mon 16/9/19	0 days 2	100%	16/9			
ion C-6	0 days Fri 13/3/20	Fri 13/3/20	NA	NA	0 days 2FS+180 days 311,303	0%	♦ 13/3			
ks Area WA1	1 day Mon 16/9/19	Mon 16/9/19	Mon 16/9/19	Mon 16/9/19	0 days 2	100%	16/9 16/9			
rks Area WA2-A	1 day Mon 16/9/19	Mon 16/9/19	Mon 16/9/19	Mon 16/9/19	0 days 2	100%	16/9 16/9			
	840 days Tue 17/9/19	Mon 3/1/22	NA	NA	0 days	0%	17/9	3/1		
ate (cal. day) A (525 days after starting date)	-	Mon 22/2/21	NA NA	NA NA	0 days	0%	1113	♦ 22/2		
	525 days Tue 17/9/19					0%		♦ 22/2 ♦ 7/7		
A (660 days after starting date)	660 days Tue 17/9/19	Wed 7/7/21	NA NA	NA NA	0 days			♦ /// ♦ 15/10		
A (760 days after starting date)	760 days Tue 17/9/19	Fri 15/10/21	NA NA	NA NA	0 days	0%				
B (750 days after starting date)	750 days Tue 17/9/19	Tue 5/10/21	NA NA	NA NA	0 days	0%				
C (750 days after starting date)	750 days Tue 17/9/19	Tue 5/10/21	NA	NA	0 days	0%				
BD (660 days after starting date)	660 days Tue 17/9/19	Wed 7/7/21	NA	NA	0 days	0%		<b>♦</b> 7/7		
E (840 days after starting date)	840 days Tue 17/9/19	Mon 3/1/22	NA	NA	0 days	0%		♦ 3/1		
etion Date (cal. day)	2228.2 da Tue 17/9/19	Thu 23/10/25	NA	NA	0 days	0%	17/9	·		23/10
tion 1 of Works (675 days after starting date)	675 days Tue 17/9/19	Thu 22/7/21	NA	NA	0 days	0%		♦ 22/7		
tion 2 of Works (1,295 days after starting date)	1294 day: Tue 17/9/19	Sun 2/4/23	NA	NA	0 days	0%			♦ 2/4	
tion 3 of Works (1,120 days after starting date)	1120 day: Tue 17/9/19	Mon 10/10/22	NA	NA	0 days	0%	•		<b>♦</b> 10/10	
tion 4 of Works (900 days after starting date)	900 days Tue 17/9/19	Fri 4/3/22	NA	NA	0 days	0%	•	♦ 4/3		
tion 5 of Works (1,590 days after starting date)	1590 day: Tue 17/9/19	Tue 23/1/24	NA	NA	0 days 32,33	0%			♦ 23/1	
ect Liability Period	365 days Wed 24/1/24	Thu 23/10/25	NA	NA	0 days 31	0%				23/10
Landscape Establishment Works	365 days Wed 24/1/24	Wed 22/1/25	NA	NA	0 days 31	0%			24/1 22/1	
Completion - Key Date (cal. day)	314 days Fri 7/5/21	Thu 17/3/22	NA	NA	-74.8 days	0%		7/5		
525 days after starting date)	0 days Fri 7/5/21	Fri 7/5/21	NA	NA	-74.8 days 140FF,138FF,330,	0%		♦ 7/5		
660 days after starting date)	0 days Mon 27/9/21	Mon 27/9/21	NA	NA	-83 days 366FF	0%		♦ 27/9		
760 days after starting date)	0 days Wed 13/10/21		NA	NA	0 days 180FF,181FF	0%		<b>♦ 13/10</b>		
750 days after starting date)	0 days Thu 30/9/21	Thu 30/9/21	NA	NA	4 days 198FF,199FF	0%		♦ 30/9		
750 days after starting date)	0 days Mon 24/5/21	Mon 24/5/21	NA NA	NA NA	133 days 210FF,211FF	0%		♦ 24/5		
660 days after starting date)	0 days Mon 17/5/21	Mon 17/5/21	NA NA	NA NA	50 days 236FF,237FF	0%		♦ 17/5		
840 days after starting date)	0 days Wild 17/3/21	Thu 17/3/22	NA NA	NA NA	-73.8 days 253FF,248FF,284F	0%		<b>4</b> 1176		
Completion - Section of the Works (cal. day)	1245.2 da Tue 24/8/21	Mon 20/1/25	NA NA	NA NA	-33.8 days	0%		24/8	20/1	
1 of Works (675 days after starting date)	0 days Tue 24/8/21	Tue 24/8/21	NA NA	NA NA	-33.8 days 142FF,309FF,141F	0%			, <del>-</del>	
	0 days	Mon 13/3/23	NA NA	NA NA	20 days 371FF,368FF,370F	0%		¥ 2-110	♦ 13/3	
2 of Works (1,295 days after starting date) 3 of Works (1,120 days after starting date)	0 days   Mon 25/4/22	Mon 25/4/22	NA NA	NA NA		0%			<b>V</b> 10/0	
	· ·				167 days 212FF,213FF,238F			♦ 23/3		
4 of Works (900 days after starting date)	0 days Wed 23/3/22	Wed 23/3/22	NA NA	NA NA	-20 days 269FF,273FF,304F 0 days 341FF,339FF,340F	0% 0%		<b>♦ 23/3</b>	♦ 22/1	
5 of Works (1,590 days after starting date)	0 days Mon 22/1/24	Mon 22/1/24		NA						
Liability Period	0 days Mon 20/1/25	Mon 20/1/25	NA NA	NA NA	0 days 343FF	0%			♦ 20/1 1/1 ■ 20/1	
ndscape Establishment Works	20 days Wed 1/1/25	Mon 20/1/25	NA Na	NA	0 days 343FF	0%	4010		1/1 20/1	
ons (cal. day)	1054 day Mon 16/9/19	Thu 4/8/22	Mon 16/9/19	NA	20 days	62%	16/9	- 4/2	₩ŏ	
ting Package	536 days Mon 16/9/19	Thu 4/3/21	Mon 16/9/19	NA	63.8 days	52%	16/9	4/3		
pare & Submit Subletting Procedures	1 day Mon 16/9/19	Mon 16/9/19	Mon 16/9/19	Mon 16/9/19	0 days 2 53	100%	16/9 16/9			
Review & Accept Subletting Procedures	21 days Mon 16/9/19	Mon 7/10/19	Mon 16/9/19	Mon 7/10/19	0 days 52 55,57,54,56	100%	16/9 7/10			
letting for Preliminary Works (Instrumentation Monitoring etc.)	30 days Mon 7/10/19	Wed 6/11/19	Mon 7/10/19	Wed 6/11/19	0 days 53 311	100%	7/10 6/11			
letting for Drainage Diversion Works for UV System no.1& Effluent	44 days Tue 8/10/19	Wed 20/11/19	Tue 8/10/19	Wed 20/11/19	0 days 53 308	100%	8/10 <b>20</b> /11			
pping Station No.1										
letting for the Temporary Site accommodation (On hold)	8 days Thu 14/11/19	Thu 21/11/19	Thu 14/11/19	NA	32 days 53 111	99%	14/11 •21/11			
letting for Pre-drilling Works	49 days Sat 12/10/19	Fri 29/11/19	Sat 12/10/19	Fri 29/11/19	0 days 53 58SS+15 days,59SS+15 days,1	100%	12/10 29/11			
letting for Pre-bored Socketed Steel H-Pile	45 days Mon 18/11/19	Sat 25/1/20	Mon 18/11/19	NA	7.25 days 57SS+15 days 355,150,191,207,220,230,245,1	90%	18/11 📂 25/1			
letting for Contractor's Designer for Temporary Works	32 days Fri 25/10/19	Wed 27/11/19	Fri 25/10/19	Wed 27/11/19	0 days 57SS+15 days 61,60,74,62,63,64	100%	25/10 <b>2</b> 7/11			
letting for ELS Works	60 days Fri 20/12/19	Mon 17/2/20	Fri 20/12/19	NA	105 days 59 127,154,160,166,172,179,193,2	80%	20/12 🔖 17/2			
letting for R.C Works	60 days Mon 1/6/20	Thu 30/7/20	NA	NA	-4 days 59 128,194,210,223,359,272,252,2	0%	1/6	30/7		
letting for ABWS & BS Works	60 days Mon 4/1/21	Thu 4/3/21	NA	NA	63.8 days 59 142,184,201,213,224,239,254,2	0%		4/1 4/3		
letting for Pipeworks, Utilities, and Roadworks	60 days Mon 2/3/20	Thu 30/4/20	NA	NA	227 days 59 336,333,334,335,332	0%	2/3 30	/4		
letting for Hard Landscape, Soft Landscape, and others	60 days Mon 8/6/20	Thu 6/8/20	NA	NA	0 days 59 339,340,341,343	0%	8/6	■ 6/8		
ory Submission, Submission & Approval		Thu 4/8/22	Mon 16/9/19	NA			16/9		1/8	
pare and Submit Subcontractor Management Plan (SMP)	-				-		16/9			
pare and Submit Interface Management Plan	· ·				-		Ĭ			
	· ·				-					
ersion	51 days 181011 10/3/13	146 3/11/19	WOII 10/3/13	146 3/11/13	0 days 2 000,10	10070	.0,0			
	r 45 days Mon 16/0/10	Wed 30/10/10	Mon 16/0/10	NΔ	0 days 2	78%	16/9 30/10			
pare TTA Plan, submit & approve for carnageway at Chuk Wan Road for 2 13kV substation	10 days 10011 10/3/13	**Cu 30/10/19	WOII 10/3/13	INO		1070	10,0			
letting for Fort Submission and Sipare and Sipare and Sipare TTA Persion	lard Landscape, Soft Landscape, and others sion, Submission & Approval ubmit Subcontractor Management Plan (SMP) ubmit Interface Management Plan lan, submit & approve for footpath for Stage 1 - Drainage lan, submit & approve for carriageway at Chuk Wan Road for	Pipeworks, Utilities, and Roadworks  for days  for days	Pipeworks, Utilities, and Roadworks	Pipeworks, Utilities, and Roadworks	Na   Na   Na   Na   Na   Na   Na   Na	Pipeworks, Utilities, and Roadworks 60 days Ann 8/6/20 Thu 30/4/20 NA NA 227 days 59 336,333,334,335,332 And Landscape, Soft Landscape, and others 60 days Mon 8/6/20 Thu 6/8/20 NA NA 0 days 59 339,340,341,343 And Sesion, Submission & Approval 1054 day Mon 16/9/19 Thu 4/8/22 Mon 16/9/19 NA 20 days 2	Pipeworks, Utilities, and Roadworks 60 days Mon 2/3/20 Thu 30/4/20 NA NA 227 days 59 336,333,334,335,332 0% Alard Landscape, Soft Landscape, and others 60 days Mon 8/6/20 Thu 6/8/20 NA NA 0 days 59 339,340,341,343 0% Alard Landscape, Soft Landscape, and others 60 days Mon 16/9/19 Thu 4/8/22 Mon 16/9/19 NA 20 days 82% Usinit Subcontractor Management Plan (SMP) 0 days Mon 16/9/19 Mon 16/9/19 Mon 16/9/19 Mon 16/9/19 0 days 2 100% Usinit Interface Management Plan 60 days Mon 16/9/19 Thu 4/11/19 Mon 16/9/19 NA 0 days 2 58% Usinit Supprove for footpath for Stage 1 - Drainage 51 days Mon 16/9/19 Tue 5/11/19 Mon 16/9/19 Tue 5/11/19 0 days 2 308,70 100% Usinit Approve for carriageway at Chuk Wan Road for 45 days Mon 16/9/19 Wed 30/10/19 Mon 16/9/19 NA 0 days 2 78%	Pipeworks, Utilities, and Roadworks 60 days Mon 2/3/20 Thu 30/4/20 NA NA 227 days 59 336,333,334,335,332 0% Alard Landscape, Soft Landscape, and others 60 days Mon 8/6/20 Thu 6/8/20 NA NA 0 days 59 339,340,341,343 0% Sision, Submission & Approval 1054 day Mon 16/9/19 Thu 4/8/22 Mon 16/9/19 NA 20 days bubmit Subcontractor Management Plan (SMP) 0 days Mon 16/9/19 Mon 16/9/19 Mon 16/9/19 NA 0 days 2 100% bubmit Interface Management Plan 60 days Mon 16/9/19 Thu 14/11/19 Mon 16/9/19 NA 0 days 2 308,70 100% 16/9 11/11 Ian, submit & approve for footpath for Stage 1 - Drainage 51 days Mon 16/9/19 Wed 30/10/19 Mon 16/9/19 NA 0 days 2 78% 16/9 30/10	Pipeworks, Utilities, and Roadworks 60 days Mon 2/3/20 Thu 30/4/20 NA NA 227 days 59 336,333,334,335,332 0% and Landscape, and others 60 days Mon 8/6/20 Thu 6/8/20 NA NA NA 0 days 59 339,340,341,343 0% and Landscape, and others 60 days Mon 16/9/19 Thu 4/8/22 Mon 16/9/19 NA 20 days bubmit Subcontractor Management Plan (SMP) 0 days Mon 16/9/19 Mon 16/9/19 Mon 16/9/19 NA 0 days 2 100% bubmit Interface Management Plan 60 days Mon 16/9/19 Thu 4/11/19 Mon 16/9/19 NA 0 days 2 308,70 100% 16/9/19 Thu 5/11/11 Inn, submit & approve for footpath for Stage 1 - Drainage 51 days Mon 16/9/19 Wed 30/10/19 Mon 16/9/19 NA 0 days 2 78% 16/9 30/10	Pipeworks, Utilities, and Roadworks 60 days Mon 2/3/20 Thu 30/4/20 NA NA NA 227 days 59 336,333,343,35,322 0% Alard Landscape, Soft Landscape, and others 60 days Mon 8/6/20 Thu 6/8/20 NA NA NA 20 days Sision, Submission & Approval Ubmit Subcontractor Management Plan (SMP) Ubmit Interface Management Plan Han, submit & approve for footpath for Stage 1 - Drainage 151 days Mon 16/9/19 Thu 4/1/1/19 Mon 16/9/19 NA 0 days 27 days 59 336,333,34,335,332 0% 82% 16/9 16/9 100% 16/9 100% 16/9 16/9 16/9 16/9 16/9 16/9 16/9 16/9



Task Name	Duratior Start	Finish	Actual Start	Actual Finish	Total Slack	Predecessors Successors	% Comple	Q1 Q3
Excavation Permit Application	38 days Mon 16/9/19	Tue 28/1/20	Mon 16/9/19	NA	-88.6 days	68 374FS+60 days,373FS+60 da	vs 80%	16/9 0 28/1
Approval for Lighting Removal at Portion C-1A of the Site from Hyd	68 days Mon 16/9/19	Fri 22/11/19	Mon 16/9/19	Fri 22/11/19	0 days	•	100%	16/9 22/11
Prepare, submit & approve for commencement of Works near MTRCL	43 days Mon 16/9/19	Mon 28/10/19	Mon 16/9/19	Mon 28/10/19	0 days		100%	16/9 28/10
protection zone at Sun Wan Road from MTRCL	To days Mon Toror to	1001 20/10/10	WIGHT TO/O/ TO	WIGH 20/10/10	o dayo	2 000,000	10070	100 - 100
Prepare, submit & approve the layout plan of the Temporary Site	60 days Fri 25/10/19	Mon 23/12/19	Fri 25/10/19	NA	0 days	2 111	50%	25/10 23/12
accommodation (PPMI no.001) (On hold)	00 days 111 25/10/19	WOII 23/12/19	11123/10/13	INA	0 uays	2 111	30 /6	20.17
	47 days Thu 7/11/10	Man 22/12/10	Th.: 7/11/10	Man 22/12/10	O daya	EQ 127.154.160.166.170.170.103	2 1000/	7/11 23/12
Prepare, submit & approve the ELS design for deep excavation	47 days Thu 7/11/19	Mon 23/12/19	Thu 7/11/19	Mon 23/12/19	0 days			
Prepare, submit & approve the Method Statement for Drainage Diversion	27 days Mon 16/9/19	Sat 12/10/19	Mon 16/9/19	Sat 12/10/19	0 days	2 308,76	100%	16/9 12/10
Works								
PM approve the Method Statement for Drainage Diversion Works	14 days Sun 20/10/19	Sat 2/11/19	Sun 20/10/19	NA	0 days	75	80%	20/10 @ 2/11
Prepare, submit & approve for the FSD submissions for CLP 132kV	60 days Mon 6/6/22	Thu 4/8/22	NA	NA	20 days	371	0%	6/6 4/8
Substation								
Environmental Aspect Submissions	120 days Mon 16/9/19	Mon 13/1/20	Mon 16/9/19	Mon 13/1/20	0 days	2	100%	16/9   13/1
Prepare, submit & approve Site Management Plan for Trip Tricket System	n 58 days Mon 16/9/19	Tue 12/11/19	Mon 16/9/19	Tue 12/11/19	0 days	2	100%	16/9 🚾 12/11
Prepare, submit & approve Waste Management Plan	57 days Mon 16/9/19	Mon 11/11/19	Mon 16/9/19	Mon 11/11/19	0 days	2	100%	16/9 📉 11/11
Prepare, submit & approve Environmental Management Plan	50 days Mon 16/9/19	Mon 4/11/19	Mon 16/9/19	Mon 4/11/19	0 days	2	100%	16/9 4/1
, , , , , , , , , , , , , , , , , , ,					, .			
Notification to EPD for Works Commencement	55.44 day Wed 9/10/19	Mon 13/1/20	Wed 9/10/19	Mon 13/1/20	0 days	308,329	100%	9/10 13/1
Procurement Procurement	548 days Mon 16/9/19	Tue 16/3/21	Mon 16/9/19	NA	51.8 days	555,525	27%	16/9
Prepare and submit the Procurement Procedure	•				-	85	100%	16/9 19/10
4	34 days Mon 16/9/19	Sat 19/10/19	Mon 16/9/19	Sat 19/10/19	0 days			
PM Review & Accept Procurement Procedure	0 days Sat 19/10/19	Sat 19/10/19	Sat 19/10/19	Sat 19/10/19	0 days		100%	♦ 19/10
Prepare, submit and approve the pipe works material	45 days Sun 20/10/19	Tue 3/12/19	Sun 20/10/19	NA	44.1 days		80%	20/10 3/12
Prepare, submit and approve the water proofing material	30 days Mon 15/6/20	Tue 14/7/20	NA	NA	12 days		0%	15/6 14/7
Prepare, submit and approve the concrete mix	60 days Sat 1/2/20	Tue 31/3/20	NA	NA	57 days	85 128,194,210,223,359,89	0%	1/2 31/3
Prepare, submit and approve the rebar material	30 days Mon 11/5/20	Tue 9/6/20	NA	NA	17 days	88 90,128,194,210,223,359	0%	11/5 🔳 9/6
Prepare, submit and approve the metal works material	30 days Wed 10/6/20	Thu 9/7/20	NA	NA	17 days		0%	10/6 9/7
Prepare, submit and approve the ABWF works material	30 days Mon 15/2/21	Tue 16/3/21	NA	NA	51.8 days			15/2 16/3
Preparation of Cost Saving Design	243.8 day Wed 18/9/19	Mon 18/5/20	Wed 18/9/19	NA NA	-77.8 days		48%	18/9
					-			18/9 1/2
Prepare, submit and approve CSD package no.1	136.2 dayWed 18/9/19	Sat 1/2/20	Wed 18/9/19	NA	10.8 days		65%	
Prepare and submit CSD proposal	66 days Wed 18/9/19	Fri 22/11/19	Wed 18/9/19	Fri 22/11/19	0 days		100%	18/9 22/11
PM review and approval of CSD	7 days Sat 23/11/19	Fri 29/11/19	Sat 23/11/19	Fri 29/11/19	0 days		100%	23/11   29/11
Obtain AIP	0 days Fri 29/11/19	Fri 29/11/19	Fri 29/11/19	Fri 29/11/19	0 days	95 98,97	100%	♦ <del>2</del> 9/11
PM review and approval of CSD	42 days Fri 29/11/19	Thu 9/1/20	Fri 29/11/19	NA	33 days	96 150,191	20%	29/11 🧃 9/1
Obtain DDA	14 days Fri 29/11/19	Sat 1/2/20	Fri 29/11/19	NA	10.8 days	96 150,191	20%	29/11 👔 1/2
Prepare, submit and approve CSD package no.2	243.8 dayWed 18/9/19	Mon 18/5/20	Wed 18/9/19	NA	-77.8 days		37%	18/9
Prepare and submit CSD proposal	95 days Wed 18/9/19	Mon 10/2/20	Wed 18/9/19	NA	-77.8 days	· ·	80%	18/9
				NA NA			0%	10/2 16/3
PM review and approval of CSD	35 days Mon 10/2/20	Mon 16/3/20	NA		-77.8 days			
Obtain AIP	21 days Mon 16/3/20	Mon 6/4/20	NA	NA	-77.8 days		0%	16/3  6/4
PM review and approval of CSD	42 days Mon 6/4/20	Mon 18/5/20	NA	NA	-77.8 days		0%	6/4 18/5
Obtain DDA	14 days Mon 6/4/20	Mon 20/4/20	NA	NA	-49.8 days	102 125,220	0%	6/4 ■ 20/4
Site Preliminary Works	166 days Mon 16/9/19		Mon 16/9/19	NA	0 days		68%	16/9
Initial Tree survey and report submission	14 days Thu 26/9/19	Wed 9/10/19	Thu 26/9/19	Wed 9/10/19	0 days	2 108	100%	26/9 🔳 9/10
Prepare and submit and approve the Method Statement of Tree felling &	72 days Mon 7/10/19	Tue 17/12/19	Mon 7/10/19	Tue 17/12/19	0 days	2 108	100%	7/10 17/12
Prunning works								
Mobilization for Hoarding	0 days Thu 21/11/19	Tue 26/11/19	Thu 21/11/19	Tue 26/11/19	0 days	2,116,106,107 109	100%	♦ 26/11
Hoarding Erection at Portion C	40 days Wed 27/11/19	Wed 15/1/20	Wed 27/11/19	NA	0 days	108 121	70%	27/11 👩 15/1
Utility applications and Connection	89 days Mon 16/9/19	Thu 2/1/20	Mon 16/9/19	NA NA	46 days		75%	16/9 2/1
Construction of Site Accommodation in Works Area (On hold)			NA	NA NA		73,110FF,56	0%	24/12 28/2
, ,	52 days Tue 24/12/19				-	70,11011,00	0 70	
Construction Works of Portion C of the Site	1954 day Mon 16/9/19	Mon 20/1/25	Mon 16/9/19	NA	0 days		1%	16/9
UV System No. 1 & Effluent Pumping Station No. 1	575.8 day Mon 16/9/19	Tue 24/8/21	Mon 16/9/19	NA	0 days		12%	16/9
Preliminary Works	105 days Mon 16/9/19	Tue 21/1/20	Mon 16/9/19	Tue 21/1/20	0 days		100%	16/9 21/1
Site Clearance & Site Set Up	23 days Mon 16/9/19	Mon 14/10/19	Mon 16/9/19	Mon 14/10/19	0 days	2 116,117,118	100%	16/9 14/10
Tree Felling Works	5 days Tue 15/10/19	Sun 20/10/19	Tue 15/10/19	Sun 20/10/19	0 days	115 108	100%	15/10   20/10
Trial Pit Excavation & UU Detection Works	6 days Tue 15/10/19		Tue 15/10/19	Mon 21/10/19	0 days		100%	15/10   21/10
Temporary Footpath Diversion	20 days Mon 14/10/19		Mon 14/10/19	Tue 5/11/19	0 days		100%	14/10 5/1
Temporary diverted foorpath open to public	1 day Tue 10/12/19	Tue 10/12/19	Tue 10/12/19	Tue 10/12/19	0 days	•	100%	10/12   10/12
					-		100%	18/1 @ 21/1
Removal of Existing Street light and Provision of Temporary Street light	3 days Sat 18/1/20	Tue 21/1/20	Sat 18/1/20	Tue 21/1/20	o days	71,118FS-15 days 308FS-5 days	100%	10/1 0 2 // 1
Desdellers Wester (0. 4: 41 (1.98 1.1.)	0 d T 0110115	101-3 44 140 140	T. 0//0//0	10/- 144/10/10	0.1	200 224 220 57 40 40050 44 1	40001	31/12
Predrilling Works (8no, 1rig, 4days/drillhole/rig)	0 days Tue 3/12/19	Wed 11/12/19	Tue 3/12/19	Wed 11/12/19		308,331,330,57,10 122FS+14 days	100%	♦ 11/12 • • • • • • • • • • • • • • • • • • •
Installation of Monitoring Points	0 days Thu 19/12/19	Thu 19/12/19	Thu 19/12/19	Thu 19/12/19		121FS+14 days 123	100%	19/12
Sheetpile Installation (FSP IV, 2200sq.m, 2 Rig, 50sqm/rig/day)	22 days Sat 4/1/20	Tue 28/4/20	Sat 4/1/20	NA	-51 days	122,308,329 124	5%	4/1 🦠 🔳 28/4
Setting up plant for pre-bored socked H-pile Installation	5 days Wed 29/4/20	Wed 6/5/20	NA	NA	-51 days	123 125	0%	29/4   6/5
Pre-bored Socketed H-Pile Installation (34 Nos, 2 Rig, 3days/rig/pile)	51 days Mon 18/5/20	Sat 18/7/20	NA	NA	-60.8 days	58,124,99,104,103 126	0%	18/5 18/7
Pile Loading Test	26 days Sat 18/7/20	Thu 13/8/20	NA	NA	-72.8 days		0%	18/7 📕 13/8
ELS Works (incl. Strut (4-layers) Installation & Excavation (3,700 cu.m)	45 days Thu 13/8/20	Wed 7/10/20	NA	NA	-60.8 days		0%	13/8 7/10
R.C. Structure (370sq.m)			NA	NA NA		87,88,89,90,61	0%	7/10 7/5
, , ,	171 days Wed 7/10/20	Fri 7/5/21			-			
Below Ground Level Stage no.1 @ -1.10mPD	55 days Wed 7/10/20	Fri 11/12/20	NA NA	NA NA	-60.8 days		0%	7/10 11/12
Base slab Construction (162 sq.m)	25 days Wed 7/10/20	Fri 6/11/20	NA	NA	-60.8 days		0%	7/10 6/11
Walls and Slabs Construction @-1.10mPD to +2.50mPD	30 days Fri 6/11/20	Fri 11/12/20	NA	NA	-60.8 days		0%	6/11 ■ 11/12
Below Ground Level Stage no.2 @ +1.50mPD	44 days Fri 11/12/20	Thu 4/2/21	NA	NA	-60.8 days		0%	11/12 📺 4/2
Base slab Construction (170sg.m)	24 days Fri 11/12/20	Tue 12/1/21	NA	NA	-60.8 days	131 134	0%	11/12 🔳 12/1



	sk Name	Duratior Start	Finish	Actual Start	Actual Finish	Total Slack	Predecessors Successors	% Comple	20	020 Q1
	Walls and Slabs Construction @+1.5mPD to +4.9mPD	20 days Tue 12/1/21	Thu 4/2/21	NA	NA	-60.8 days	133 136	0%	Q3   Q1   Q3	Q1 Q3
	Below Ground Level Stage no.3 @ +3.80mPD	50 days Thu 4/2/21	Sat 10/4/21	NA NA	NA NA	-60.8 days		0%		4/2 10/4
	Base slab Construction (15 sq.m + 40 sq.m)	16 days Thu 4/2/21	Fri 26/2/21	NA NA	NA NA	-60.8 days		0%		4/2 26/2
	Walls and Slabs Construction @+3.80mPD to +7.4mPD	20 days Fri 26/2/21	Mon 22/3/21	NA NA	NA NA	-60.8 days		0%		26/2 22/3
	Extraction of Sheetpiles	14 days Mon 22/3/21	Sat 10/4/21	NA NA	NA NA	22 days	· ·	0%		22/3 10/4
	Above Ground Level @ +7.4mPD	36 days Mon 22/3/21	Fri 7/5/21	NA NA	NA NA	-60.8 days		0%		22/3 7/5
D1A	Walls, Slabs and staircase Construction @+7.4mPD to 16.4mPD	36 days Mon 22/3/21	Fri 7/5/21	NA NA	NA NA	-60.8 days		0%		22/3 7/5
JIA		· ·								◆ 7/5
14	Allow access to Contarctor DE/2018/03 for E&M Installation	0 days Fri 7/5/21	Fri 7/5/21	NA	NA	90 days		0%		
/1	ABWF Works + BS Works	90 days Fri 7/5/21	Tue 24/8/21	NA	NA		91,62,140 43FF	0%	_,	7/5 24/8
,	Sludge Digesters and Distribution Chamber	638 days Sat 7/12/19	Mon 31/1/22	Sat 7/12/19	NA	201 days		2%	7/12	•
	Site Clearance & Site Set Up	6 days Sat 7/12/19	Fri 13/12/19	Sat 7/12/19	Fri 13/12/19	0 days		100%	7/12   13	
	Trial Pit Excavation & UU Detection Works	6 days Sat 14/12/19	Fri 20/12/19	Sat 14/12/19	Fri 20/12/19	0 days	146SF 144SF	100%	14/12   20	
	Predrilling Works (23no., 3rig, 4days/drillhole/rig)	17 days Sat 21/12/19	Mon 13/1/20	Sat 21/12/19	Mon 13/1/20	0 days	57FS+14 days 147,145SF,148	100%	21/12 🔳	13/1
	Installation of Monitoring Points	0 days Thu 19/12/19	Thu 19/12/19	Thu 19/12/19	Thu 19/12/19	0 days	146 150	100%		19/12
	Sheet Pile Installation	45 days Tue 14/1/20	Mon 9/3/20	NA	NA	0 days	146 150FS-23 days,178	0%	14/1 🧄	9/3
	Setting up plant for pre-bored socked H-pile Installation	5 days Sat 29/2/20	Thu 5/3/20	NA	NA	-20 days	150	0%	29/2	5/3
	Pre-bored Socketed H-Pile Installation (127nos, 3 Rig, 3days/rig/pile)	127 days Fri 6/3/20	Mon 10/8/20	NA	NA	-20 days	58,147,148FS-23 d 151,303	0%	6/3	10/8
	Pile Load Test (2no.)	26 days Tue 11/8/20	Sat 5/9/20	NA	NA	1 day		0%		11/8 ■ 5/9
	Construction of Digestors	231 days Mon 7/9/20	Sat 19/6/21	NA	NA	0 days	101,100,100,100,100,11	0%		7/9
	•		Mon 26/4/21	NA NA	NA NA	0 days	151	0%		7/9 26/4
	Digester No. 1	187 days Mon 7/9/20				-				
	ELS Works (incl. Strut (3-layers) Installation & Excavation (4,440 cu.m	•	Mon 19/10/20	NA NA	NA	-	74,60,151 166,155	0%		7/9 19/10
	Construction of Digesters	88 days Tue 20/10/20	Wed 3/2/21	NA	NA	0 days		0%		20/10 3/2
	Water Test	20 days Thu 4/2/21	Tue 2/3/21	NA	NA	0 days		0%		4/2 2/3
	Apply Internal Anti-corrosion Protective Lining	14 days Wed 3/3/21	Thu 18/3/21	NA	NA	0 days		0%		3/3 18/3
	Construction of Roof Slab	30 days Fri 19/3/21	Mon 26/4/21	NA	NA	0 days	157 169	0%		19/3 26/4
	Digester No. 2	187 days Mon 7/9/20	Mon 26/4/21	NA	NA	0 days	151	0%		7/9 26/4
	ELS Works (incl. Strut (3-layers) Installation & Excavation (4,440 cu.m	)) 35 days Mon 7/9/20	Mon 19/10/20	NA	NA	0 days	74,60,151 172,161	0%		7/9 💶 19/10
	Construction of Digesters	88 days Tue 20/10/20	Wed 3/2/21	NA	NA	0 days	160 162,179,173FS-58 days	0%		20/10 3/2
	Water Test	20 days Thu 4/2/21	Tue 2/3/21	NA	NA	0 days		0%		4/2 2/3
	Apply Internal Anti-corrosion Protective Lining	14 days Wed 3/3/21	Thu 18/3/21	NA NA	NA NA	0 days		0%		3/3 18/3
		•		NA NA	NA NA			0%		19/3 26/4
	Construction of Roof Slab	30 days Fri 19/3/21	Mon 26/4/21							_
	Digester No. 3	196 days Tue 20/10/20	Sat 19/6/21	NA	NA	0 days		0%		20/10 19/6
	ELS Works (incl. Strut (3-layers) Installation & Excavation (4,440 cu.m		Mon 30/11/20	NA	NA	0 days	74,60,154 167,332,333,334,336,335			20/10 30/11
	Construction of Digesters	88 days Tue 1/12/20	Fri 19/3/21	NA	NA	0 days	166,155FS-58 day: 168,179	0%		1/12 19/3
	Water Test	20 days Sat 20/3/21	Thu 15/4/21	NA	NA	9 days	167 169	0%		20/3 15/4
	Apply Internal Anti-corrosion Protective Lining	14 days Tue 27/4/21	Thu 13/5/21	NA	NA	0 days	168,158 170	0%		27/4 13/5
	Construction of Roof Slab	30 days Fri 14/5/21	Sat 19/6/21	NA	NA	0 days	169	0%		14/5 🔳 19/6
	Digester No. 4	196 days Tue 20/10/20	Sat 19/6/21	NA	NA	0 days	151	0%		20/10 19/6
	ELS Works (incl. Strut (3-layers) Installation & Excavation (4,440 cu.m		Mon 30/11/20	NA	NA	0 days	74,60,160 173,332,333,334,336,335	0%		20/10 🚃 30/11
	Construction of Digesters	88 days Tue 1/12/20	Fri 19/3/21	NA	NA		172,161FS-58 days 174,179,180	0%		1/12 19/3
	Water Test	20 days Sat 20/3/21	Thu 15/4/21	NA NA	NA NA	9 days	173 175	0%		20/3 15/4
	Apply Internal Anti-corrosion Protective Lining	14 days Tue 27/4/21	Thu 13/5/21	NA NA	NA NA		174,164 176	0%		27/4 13/5
		,		NA NA	NA NA	-	1 1			14/5 19/6
	Construction of Roof Slab	30 days Fri 14/5/21	Sat 19/6/21				175	0%		_
	Construction of Distribution Chamber	219 days Mon 18/1/21	Wed 13/10/21	NA	NA	0 days		0%		18/1 13/10
	Sheet Pile Installation	45 days Mon 18/1/21	Sat 13/3/21	NA	NA	5 days		0%		18/1 13/3
	ELS Works (incl. Strut (3-layers) Installation & Excavation (8,880 cu.m))	79 days Sat 20/3/21	Sat 26/6/21	NA	NA	0 days		0%		20/3 26/6
A	Construction of Distribution Chamber	90 days Mon 28/6/21	Wed 13/10/21	NA	NA	0 days	179,173 184,181,37FF,183,182	0%		28/6 13/10
Α	Allow access to Contarctor DE/2018/03 for E&M Installation	0 days Wed 13/10/21	Wed 13/10/21	NA	NA	0 days	180 37FF	0%		♦ 13/10
	Drainage System (within Bldg/ Structure) Installation	90 days Fri 15/10/21	Mon 31/1/22	NA	NA	201 days	180 45FF	0%		15/10 31/1
	FRP Walkway & Miscellanous Installation	90 days Fri 15/10/21	Mon 31/1/22	NA	NA	201 days		0%		15/10 31/1
3	ABWF Works & BS Works, incl. External Linning	90 days Fri 15/10/21	Mon 31/1/22	NA	NA		180,91,62 45FF	0%		15/10 31/1
	Sludge Dewatering Building	638 days Tue 26/11/19		Tue 26/11/19	NA NA	211 days		5%	26/11	
	Site Clearance & Site Set Up	6 days Tue 26/11/19		Tue 26/11/19	Mon 2/12/19	0 days		100%	26/11 2/1	
	·					-			4/12 2	
	Predrilling Works (39no.4rig, 4days/drillhole/rig))	18 days Wed 4/12/19	Tue 24/12/19	Wed 4/12/19	Tue 24/12/19		57FS+14 days,186 188	100%		
	Installation of Monitoring Points	10 days Fri 3/1/20	Tue 14/1/20	Fri 3/1/20	Tue 14/1/20	0 days		100%	3/1	
	Sheet Pile Installation	30 days Wed 15/1/20	Mon 24/2/20	Wed 15/1/20	NA	3 days		10%	15/1	
	Setting up plant for pre-bored socked H-pile Installation	5 days Tue 25/2/20	Sat 29/2/20	NA	NA	3 days		0%		29/2
	Pre-bored Socketed H-Pile Installation (202 Nos, 4 Rig, 3days/rig/pile)	152 days Mon 2/3/20	Thu 3/9/20	NA	NA	3 days	189,58,190,93,98,9 219,192	0%	2/3	3/9
	Pile Loading Test	25 days Fri 4/9/20	Mon 28/9/20	NA	NA	4 days	191 193	0%		4/9 ■ 28/9
	ELS Works (incl. Strut (3-layers) Installation & Excavation (25,000 cu.m))	60 days Tue 29/9/20	Thu 10/12/20	NA	NA	2 days	74,60,192 194,195,332,333,334,336	,335 0%		29/9 10/12
	R.C. Structure	238 days Fri 11/12/20	Thu 30/9/21	NA	NA	2 days	87,88,89,90,61,193 201,200,199	0%		11/12 30/9
	Basement Consturction @	76 days Fri 11/12/20	Tue 16/3/21	NA	NA	2 days		0%		11/12 16/3
	Ground Floor Construction @ +7.55mpD	65 days Wed 17/3/21	Sat 5/6/21	NA	NA	2 days		0%		17/3 5/6
	1/F Construction @ +15.3m mPD	65 days Mon 7/6/21	Mon 23/8/21	NA NA	NA NA	2 days		0%		7/6 23/8
3	Roof Construction @ +25.65mPD		Thu 30/9/21	NA NA	NA NA	2 days		0%		24/8 30/9
		32 days Tue 24/8/21					· ·			
В	Allow access to Contarctor DE/2018/03 for E&M Installation	0 days Thu 30/9/21	Thu 30/9/21	NA	NA	2 days		0%		♦ 30/9 2/40 ————————————————————————————————————
	Drainage System (within Bldg/ Structure) Installation	90 days Sat 2/10/21	Wed 19/1/22	NA	NA	211 days		0%		2/10 19/1
5	ABWF Works & BS Works	89 days Sat 2/10/21	Tue 18/1/22	NA	NA	212 days	194,91,62 45FF	0%		2/10 18/1
(	Combined Heat Power Building	518 days Tue 10/12/19	Wed 8/9/21	Tue 10/12/19	NA	319 days		4%	10/12 🔖	
	Site Clearance & Site Set Up	6 days Tue 10/12/19	Mon 16/12/19	Tue 10/12/19	Mon 16/12/19	0 days	2,204SF	100%	10/12   16	6/12
	Predrilling Works (15no. 2rig, 4days/drillhole/rig)	0 days Tue 17/12/19	Mon 30/12/19	Tue 17/12/19	Mon 30/12/19	0 days	57FS+28 days 205,203SF	100%	<b>♦</b>	30/12
	- · · · · · · · · · · · · · · · · · · ·			Fri 3/1/20	Thu 9/1/20	0 days		100%	3/1	9/1
	Installation of Monitoring Points	6 days Fri 3/1/20	Thu 9/1/20	1113/1/20	1110 3/1/20	U uavs	204 207	100 /01		



KD Ta	sk Name	Duratior Start	Finish	Actual Start	Actual Finish	Total Slack	Predecessors	Successors	% Comple	2020 2023 2026
	D 1 10 11 11 11 11 11 11 11 11 11 11 11 1	75 1 0	14/ 100/11/22	0 : 1011 22	***		50.005.005	000	. Q1	2020 2023 21 Q3 Q1
	Pre-bored Socketed H-Pile Installation (50 Nos, 2 Rig 3days/rig/pile)	75 days Sat 18/1/20	Wed 29/4/20	Sat 18/1/20	NA		58,205,206	208	5%	18/1 29/4
i	Pile Loading Test	26 days Sat 2/5/20	Mon 1/6/20	NA NA	NA NA	110 days		209	0%	2/5 <b>1</b> /6 2/6 <b>1</b> 6/9
	Excavation for Pile Cap (2,060 cu.m)	90 days Tue 2/6/20	Wed 16/9/20	NA NA			74,60,208	210	0%	17/9 24/5
KD3C	R.C. Structure	200 days Thu 17/9/20	Mon 24/5/21	NA NA	NA NA			209 39FF,212,213,211,278	0%	24/5 • 24/5
KD3C	Allow access to Contarctor DE/2018/03 for E&M Installation	0 days Mon 24/5/21	Mon 24/5/21	NA NA	NA NA	110 days		<b>39FF</b> 45FF	0%	25/5 4/8
SW3	Drainage System (within Bldg/ Structure) Installation	60 days Tue 25/5/21	Wed 4/8/21	NA NA	NA NA	349 days		45FF	0%	25/5 8/9
	ABWF Works & BS Works	90 days Tue 25/5/21	Wed 8/9/21				210,91,62	40FF		25/5
	Sewage Pumping Station	570 days Mon 25/5/20	Mon 25/4/22	NA NA	NA NA	55 days	0	040	<b>0%</b> 0%	25/5   30/5
	Site Clearance & Site Set Up	6 days Mon 25/5/20	Sat 30/5/20	NA NA	NA NA	55 days		216	0%	1/6 <b>1</b> 18/6
	Predrilling Works (4no.1rig, 4days/drillhole/rig)	16 days Mon 1/6/20	Thu 18/6/20	NA NA	NA		57FS+14 days,2			
	Installation of Monitoring Points	6 days Fri 19/6/20	Fri 26/6/20	NA NA	NA NA	55 days		218	0%	19/6   26/6
	Sheet Pile Installation	30 days Sat 27/6/20	Sat 1/8/20	NA NA	NA	55 days		220	0%	27/6 1/8
	Setting up plant for pre-bored socked H-pile Installation	5 days Fri 4/9/20	Wed 9/9/20	NA NA	NA	22 days		220	0%	4/9   9/9
	Pre-bored Socketed H-Pile Installation (22 Nos, 1 Rig, 3days/rig/pile)	66 days Thu 10/9/20	Sat 28/11/20	NA NA	NA	-	58,218,219,99,1		0%	10/9 28/11
	Pile Loading Test	26 days Sun 29/11/20		NA	NA	28 days		222	0%	29/11 24/12
KDOE	ELS Works (incl. Strut (3-layers) Installation & Excavation (1,440 cu.m))	80 days Mon 28/12/20		NA NA	NA		74,60,221	223	0%	28/12 7/4
KD3E	R.C. Structure	200 days Tue 4/5/21	Fri 31/12/21	NA NA	NA		87,88,89,90,61,2		0%	31/12
SW3	ABWF Works & BS Works	90 days Mon 3/1/22	Mon 25/4/22	NA	NA		91,62,223	45FF	0%	3/1 25/4
	Workshop No. 2	501 days Tue 24/12/19		Tue 24/12/19	NA O 00/40/40	324 days		007	3%	24/12 29/12
	Site Clearance & Site Set Up	3 days Tue 24/12/19		Tue 24/12/19	Sun 29/12/19	0 days		227	100%	24/12   29/12 31/12   13/1
	Predrilling Works (10no.1rig, 4days/drillhole/rig)	11 days Tue 31/12/19		Tue 31/12/19	Mon 13/1/20	0 days		228	100%	
1	Installation of Monitoring Points	2 days Tue 14/1/20	Wed 15/1/20	NA NA	NA	77 days		230,229	0%	14/1 • 15/1
1	Setting up plant for pre-bored socked H-pile Installation	5 days Mon 20/4/20	Fri 24/4/20	NA	NA	3 days		230	0%	20/4   24/4
1	Pre-bored Socketed H-Pile Installation (36 Nos, 2 Rig, 3days/rig/pile)	54 days Sat 25/4/20	Tue 30/6/20	NA	NA		58,228,229	231	0%	25/4 30/6
	Pile Loading Test	26 days Wed 1/7/20	Sun 26/7/20	NA	NA	4 days		232	0%	1/7 26/7
	Excavation for Pile Cap (1,800 cu.m)	20 days Mon 27/7/20	Tue 18/8/20	NA	NA		74,60,231	234,332,333,334,336,335	0%	27/7 18/8
	R.C. Structure	220 days Wed 19/8/20	Mon 17/5/21	NA	NA	4 days			0%	19/8 17/5
	Ground Floor Construction @ +6.30mpD	80 days Wed 19/8/20	Mon 23/11/20	NA	NA	4 days		235	0%	19/8 23/11
	First Floor Construction @ +13.50mpD	80 days Tue 24/11/20		NA	NA	4 days		236	0%	24/11 3/3
KD3D	Roof Construction @+19.00mPD	60 days Thu 4/3/21	Mon 17/5/21	NA	NA	4 days	235	238,239,40FF,237,250	0%	4/3 17/5
KD3D	Allow access to Contarctor DE/2018/03 for E&M Installation	0 days Mon 17/5/21	Mon 17/5/21	NA	NA	40 days	236	40FF	0%	♦ 17/5
	Drainage System (within Bldg/ Structure) Installation	60 days Tue 18/5/21	Thu 29/7/21	NA	NA	354 days	236	45FF	0%	18/5 29/7
SW3	ABWF Works & BS Works	90 days Tue 18/5/21	Thu 2/9/21	NA	NA	324 days	91,62,236	45FF	0%	18/5 2/9
*	Thermal Hydrolysis Pretreatment	403 days Thu 19/12/19	Mon 3/5/21	Thu 19/12/19	NA	0 days			11%	19/12
	Site Clearance & Site Set Up	16.12 day Thu 19/12/19	Sun 12/1/20	Thu 19/12/19	Sun 12/1/20	0 days	2	242	100%	19/12 🔳 12/1
	Predrilling Works (3no.1rig, 4days/drillhole/rig)	2 days Mon 13/1/20	Tue 14/1/20	Mon 13/1/20	Tue 14/1/20	0 days	57FS+24 days,2	41 243	100%	13/1   14/1
	Installation of Monitoring Points	6 days Wed 15/1/20	Tue 21/1/20	NA	NA	254 days	242	245	0%	15/1 🧔 21/1
	Setting up plant for pre-bored socked H-pile Installation	5 days Tue 24/11/20	Sat 28/11/20	NA	NA	0 days		245	0%	24/11   28/11
	Pre-bored Socketed H-Pile Installation (15 Nos, 1 Rig, 3days/rig/pile)	45 days Mon 30/11/20	Sat 23/1/21	NA	NA	0 days	58,243,244	246	0%	30/11 🚃 23/1
	Pile Loading Test	25 days Sun 24/1/21	Wed 17/2/21	NA	NA	0 days	245	247	0%	24/1 17/2
	Excavation for Pile Cap (160 cu.m)	20 days Thu 18/2/21	Fri 12/3/21	NA	NA	0 days	74,60,246	248	0%	18/2 12/3
KD3E	R.C. Plinth	40 days Sat 13/3/21	Mon 3/5/21	NA	NA	0 days	247	41FF,223	0%	13/3 3/5
*	Ferric Chloride Dosing Facilities	216 days Tue 18/5/21	Mon 7/2/22	NA	NA	4 days			0%	18/5
	Excavation for Raft Footing (105 cu.m)	35 days Tue 18/5/21	Tue 29/6/21	NA	NA	4 days	2,236	251	0%	18/5 📰 29/6
	Plate Load Test	18 days Wed 30/6/21	Wed 21/7/21	NA	NA	4 days	250	252	0%	30/6 21/7
	R.C. Structure	66 days Thu 22/7/21	Fri 8/10/21	NA	NA	4 days	251,61	253	0%	22/7 🚃 8/10
KD3E	Steel Roof Structure (On-site Fabrication)	65 days Sat 9/10/21	Fri 24/12/21	NA	NA	4 days	252	41FF,254	0%	9/10 24/12
SW3	ABWF Works & BS Works	45 days Sat 25/12/21	Mon 7/2/22	NA	NA	244 days	253,91,62	45FF	0%	25/12 🔳 7/2
*	Fire Hydrant and Booster Pump Room	204.8 day Mon 19/7/21	Thu 24/3/22	NA	NA	11 days			0%	19/7
	Excavation for Raft Footing (160 cu.m)	10 days Mon 19/7/21	Thu 29/7/21	NA	NA	11 days	2,261	257,294	0%	19/7    29/7
	Plate Load Test	18 days Fri 30/7/21	Thu 19/8/21	NA	NA	11 days		258	0%	30/7 ■ 19/8
KD3E	R.C. Structure	60 days Mon 15/11/21		NA	NA	-	257,61,263	259,41FF,296FS-1 day	0%	15/11 27/1
SW3	ABWF Works & BS Works	45 days Thu 27/1/22	Thu 24/3/22	NA	NA		258,91,62	45FF	0%	27/1 24/3
	Transformer and Switchroom	183 days Tue 1/6/21	Mon 10/1/22	NA NA	NA	-20.8 days			0%	1/6 10/1
	Excavation for Raft Footing (310 cu.m)	20 days Tue 1/6/21	Fri 25/6/21	NA	NA	-20.8 days		262,256	0%	1/6 25/6
	Plate Load Test	18 days Fri 25/6/21	Sat 17/7/21	NA NA	NA	-20.8 days		263	0%	25/6 17/7
KD3E	R.C. Structure	60 days Thu 2/9/21	Mon 15/11/21	NA NA	NA	-	262,61,284	264,41FF,258	0%	2/9 15/11
SW3	ABWF Works & BS Works	45 days Mon 15/11/21		NA NA	NA NA		263,91,62	45FF	0%	15/11 10/1
	Water Meter Cabinet	73 days Tue 12/10/21		NA NA	NA NA	-20 days	,,		0%	12/10 8/1
	Excavation for Raft Footing (6 cu.m)	10 days Tue 12/10/21		NA NA	NA NA	-20 days	2.304	267	0%	12/10 23/10
	Plate Load Test	18 days Mon 25/10/21		NA NA	NA NA	-20 days		268	0%	25/10 13/11
	R.C. Structure	30 days Mon 15/11/21		NA NA	NA NA	-20 days		269,271	0%	15/11 18/12
SW4	ABWF Works & BS Works	15 days Mon 20/12/21		NA NA	NA NA		268,91,62	46FF	0%	20/12 8/1
	Guard House	75 days Sun 19/12/21		NA NA	NA NA	-20 days	_00,01,02		0%	19/12 23/3
	Excavation to Formation	21 days Sun 19/12/21		NA NA	NA NA	-23 days	2 268	272	0%	19/12 8/1
	R.C. Structure	30 days Mon 10/1/22		NA NA	NA NA			273	0%	10/1 10/2
SW4		· ·				-17 days		46FF		17/2 23/3
-	ABWF Works & BS Works	30 days Thu 17/2/22	Wed 23/3/22	NA NA	NA NA		272,91,62	40ГГ	0%	_
	Coolers Pumping Station	100 days Mon 28/6/21		NA NA	NA NA	0 days	2.170	276 200	0%	28/6 26/10
CIAIA	Excavation for Raft Footing (185 cu.m)	40 days Mon 28/6/21	Fri 13/8/21	NA NA	NA NA	0 days		276,290	0%	28/6 13/8
SW4	R.C. Structure	60 days Sat 14/8/21	Tue 26/10/21	NA NA	NA	0 days	2/0,01	41FF,292	0%	14/8 26/10
	Waste Gas Buner	53 days Tue 25/5/21	Tue 27/7/21	NA	NA	110 days	2.242	270.000	0%	25/5 27/7
	Excavation for Raft Rooting (75cu.m)	15 days Tue 25/5/21	Thu 10/6/21	NA	NA	110 days		279,298	0%	25/5 10/6
	Plate Load Test	18 days Fri 11/6/21	Sat 3/7/21	NA	NA	110 days		280	0%	11/6 3/7



וו שא	ask Name	Duratior Start	Finish	Actual Start	Actual Finish	Total Predecessors Successors	% Comple	2020 2023
KD3E	R.C. Plinth	20 days Man 5/7/04	Tue 27/7/21	NA	NA		0% Q1 Q	3 Q1 Q3 Q1 Q1 Q3 Q1 Q1 Q3 Q1 Q3 Q1 Q3 Q1 Q1 Q3 Q1
*		20 days Mon 5/7/21 98 days Fri 7/5/21	Thu 2/9/21	NA NA	NA NA	•	0% 0%	7/5 2/17
	Plant Services Water System  Excavation for Raft Footing (800 cu.m)	•	Tue 1/6/21	NA NA	NA NA	-60.8 days 2,140 283,261	0%	7/5 1/6
		20 days Fri 7/5/21 18 days Tue 1/6/21		NA NA	NA NA		0%	1/6 23/6
D3E	Plate Load Test		Wed 23/6/21				0%	23/6 23/9
	Basement Construction @+1.20mPD	60 days Wed 23/6/21	Thu 2/9/21	NA	NA			2/10 29/12
	Deodorization System No. 11	73 days Sat 2/10/21	Wed 29/12/21	NA	NA	2 days	0%	<u> </u>
	Excavation for Raft Footing (1,280 cu.m)	20 days Sat 2/10/21	Tue 26/10/21	NA	NA	2 days 2,198 287	0%	2/10 26/10
	Plate Load Test	18 days Wed 27/10/21	Tue 16/11/21	NA	NA	2 days 286 288	0%	27/10 16/11
)3E	R.C. Plinth	35 days Wed 17/11/21	Wed 29/12/21	NA	NA	2 days 287,61 41FF	0%	17/11 29/12
	Biogas Holder	102 days Mon 30/8/21	Fri 31/12/21	NA	NA	0 days	0%	30/8 31/12
	Excavation for Raft Footing (1,120 cu.m)	20 days Mon 30/8/21	Tue 21/9/21	NA	NA	9 days 2,275 291	0%	30/8 21/9
	Plate Load Test	18 days Thu 23/9/21	Fri 15/10/21	NA	NA	9 days 290 292	0%	23/9 15/10
3E	R.C. Plinth	55 days Wed 27/10/21	Fri 31/12/21	NA	NA	0 days 291,61,276 41FF	0%	27/10 31/12
	H2S Removal System	139.8 day Mon 27/9/21	Thu 17/3/22	NA	NA	-60.8 days	0%	27/9 17/3
	Excavation for Raft Footing (396 cu.m)	10 days Mon 27/9/21	Fri 8/10/21	NA	NA	9 days 2,256 295	0%	27/9 8/10
	Plate Load Test	20 days Sat 9/10/21	Tue 2/11/21	NA	NA	9 days 294 296	0%	9/10 2/11
3E	R.C. Plinth	40 days Wed 26/1/22	Thu 17/3/22	NA	NA	-60.8 days 295,61,258FS-1 da 41FF	0%	26/1 17/3
	Deodorization System No. 12	58 days Fri 11/6/21	Thu 19/8/21	NA NA	NA NA	110 days	0%	11/6 19/8
	Excavation to Formation	20 days Fri 11/6/21	Tue 6/7/21	NA NA	NA NA	110 days 2,278 299	0%	11/6 6/7
						• •	0%	7/7 27/7
25	Plate Load Test	18 days Wed 7/7/21	Tue 27/7/21	NA NA	NA NA	110 days 298 300		
3E	R.C. Plinth	20 days Wed 28/7/21	Thu 19/8/21	NA	NA	110 days 299,61,280 41FF	0%	28/7 19/8
	Underpass	496 days Tue 11/2/20	Mon 11/10/21	NA	NA	-20 days	0%	11/2
	Temporary Storage for H pile works and access for DSD	155 days Tue 11/2/20	Tue 14/7/20	NA	NA	3 days 190SS-14 days 303	0%	11/2 14/7
	Sheet Pile Installation + ELS Works (incl. Strut (2-layers) Installation &	68 days Tue 11/8/20	Sat 31/10/20	NA	NA	-20 days 15,189,150,302 304	0%	11/8 31/10
	Excavation (300 cu.m))							
/4	R.C. Structure	280 days Mon 2/11/20	Mon 11/10/21	NA	NA	-20 days 303,61 46FF,266	0%	2/11 11/10
	Pipe Works and Utility Installation	1832 day Thu 16/1/20	Mon 20/1/25	NA	NA	0 days 86	0%	16/1 🖕 20/1
	Pipe Works At Chuk Wan Street	548 days Thu 16/1/20	Fri 16/7/21	NA	NA	1.1 days	0%	16/1
	Drainage Diversion (Existing Drainage Culvert)	443 days Thu 16/1/20	Fri 16/7/21	NA	NA	1.1 days	0%	16/7
1A	Stage 1 - Drainage Diversion of Drainage b/w Reconstructed Storm Water Manhole SMH1003177A and Reconstructed Storm Water	60 days Thu 16/1/20	Sat 28/3/20	NA	NA	1.1 days 68,55,75,120FS-5 121,329SS,123 days,82,119	0%	16/1 28/3
1A	Stage 2 - Drainage Diversion of Drainage b/w MHD26 and SMHH1003177A, to Abandon of Exisitng Drainage Culvert (1 Cell,	120 days Fri 19/2/21	Fri 16/7/21	NA	NA	32.8 days 325 43FF	0%	19/2 16/7
V4	Trencless Work for Pipe Installation	162 days Tue 4/8/20	Thu 18/2/21	NA	NA	32.8 days	0%	4/8 18/2
-	Construction of Temporary Jacking Pit	61 days Tue 4/8/20	Thu 15/2/21	NA NA	NA NA	32.8 days 15,54	0%	4/8 15/10
					NA NA		0%	4/8   11/8
	Trial Pit Excavation & UU Detection Works	7 days Tue 4/8/20	Tue 11/8/20	NA		32.8 days 2FS+210 days 313,316		
	Pit Construction (11m x 9m)	40 days Wed 12/8/20	Sat 26/9/20	NA	NA	32.8 days 312 314	0%	12/8 26/9
	Setting up of Entrance Ring and Gantry	14 days Mon 28/9/20	Thu 15/10/20	NA	NA	32.8 days 313 319	0%	28/9 🔳 15/10
	Construction of Temporary Receiving Pit	47 days Wed 12/8/20	Wed 7/10/20	NA	NA	56.8 days	0%	12/8 111/0
	Trial Pit Excavation & UU Detection Works	7 days Wed 12/8/20	Wed 19/8/20	NA	NA	56.8 days 312 317	0%	12/8   19/8
	Pit Construction (6m x 9m)	40 days Thu 20/8/20	Wed 7/10/20	NA	NA	56.8 days 316 320FF	0%	20/8 7/10
	Pipe Jacking Operation	41 days Fri 16/10/20	Thu 3/12/20	NA	NA	32.8 days	0%	16/10 📠 3/12
	Setting Up of Trenchless Equipment	7 days Fri 16/10/20	Fri 23/10/20	NA	NA	32.8 days 314 320	0%	16/10   23/10
	Pipe Jacking Operation (30m, 3m/day)	10 days Sat 24/10/20	Thu 5/11/20	NA	NA	32.8 days 319,317FF 321	0%	24/10 <b>g</b> 5/11
	Installation of grouting pipe and rail	7 days Fri 6/11/20	Fri 13/11/20	NA	NA	32.8 days 320 322	0%	6/11   13/11
	Pipe Laying Works	10 days Sat 14/11/20	Wed 25/11/20	NA NA	NA NA	32.8 days 321 323	0%	14/11 25/11
	Formwork Erection and grouting works	7 days Thu 26/11/20	Thu 3/12/20	NA NA	NA NA	32.8 days 322 324	0%	26/11   3/12
	Reinstatement of Temporary Launching Pit	30 days Fri 4/12/20	Mon 11/1/21	NA NA	NA NA	32.8 days 323 325	0%	4/12 11/1
				NA NA	NA NA	32.8 days 323 325 329 329	0%	12/1 = 18/2
	Reinstatement of Temporary Receiving Pit  Process Pipeworks, All Sewerage, Utilities & Roadworks in Portion C of the Site	30 days Tue 12/1/21 of 629	Thu 18/2/21 Tue 1/3/22	NA NA	NA NA	19 days 324 309	0%	16/1
		· ·	Cat 20/2/20	NA	NA	21 1 days	00/	16/1 28/3
	Process Pipeworks	60 days Thu 16/1/20	Sat 28/3/20	NA NA	NA NA	21.1 days	0%	16/1 28/3
1A	Connection pipe at UV System no.1 & Effluent Pumping Stataior no.1	ου days Thu 16/1/20	Sat 28/3/20	NA	NA	21.1 days	0%	16/1 28/3
						0441		100 - 50
	Effluent Pipe (aprox. 70m, dia 300 - 1600)	40 days Thu 16/1/20	Thu 5/3/20	NA	NA	21.1 days 308SS,82 331,330,123	0%	16/1 • 5/3
	Effluent Pipe Flowmeter Chamber (3.8mx3.95mx3.42m(D))	20 days Fri 6/3/20	Sat 28/3/20	NA	NA	265 days 329 121,35	0%	6/3 28/3
	Plant Services Water Pipe (approx. 15m, dia 150-350)	20 days Fri 6/3/20	Sat 28/3/20	NA	NA	265 days 329 121,35	0%	6/3 28/3
4	Remaining Effluent Pipes	360 days Fri 11/12/20	Tue 1/3/22	NA	NA	19 days 63,166,172,193,23,46FF	0%	11/12 1/3
4	Stormdrain Pipeworks	360 days Fri 11/12/20	Tue 1/3/22	NA	NA	2 days 63,166,172,193,23:46FF	0%	11/12 1/3
4	Seawage Pipeworks	360 days Fri 11/12/20	Tue 1/3/22	NA	NA	2 days 63,166,172,193,23,46FF	0%	11/12 1/3
4	Watermain Pipeworks	360 days Fri 11/12/20	Tue 1/3/22	NA	NA	2 days 63,166,172,193,23,46FF	0%	11/12
4	Cable & Other Underground Utility Pipeworks	360 days Fri 11/12/20	Tue 1/3/22	NA	NA	2 days 63,166,172,193,23.46FF	0%	11/12
14	Pipe Bridge No.1	180 days Mon 2/8/21	Fri 28/1/22	NA NA	NA NA	54 days 2 46FF	0%	2/8 28/1
	Remaining Pipe Works & Lanscape Works	1316 day Fri 7/8/20	Mon 20/1/25	NA NA	NA NA	0 days	0%	7/8
5	Irrigation System	1025 day: Fri 7/8/20	Fri 19/1/24	NA NA	NA NA	2 days 64,2FS+231 days 47FF	0%	7/8
15 15	Hard Landscape Works		Fri 19/1/24	NA NA	NA NA	2 days 64,2FS+231 days 47FF	0%	7/8
	·	1025 day: Fri 7/8/20						
V5	Soft Landscape Works	1025 day:Fri 7/8/20	Fri 19/1/24	NA	NA	0 days 64,2FS+235 days 343,47FF	0%	7/8
V5	Outfall and River Embankment works & Retaining Wall	388 days Mon 3/10/22	Mon 22/1/24	NA	NA	0 days 47FF	0%	3/10 22/1
	Establishment Works (365 Calendar Days)	291 days Sat 20/1/24	Mon 20/1/25	NA	NA	0 days 341,64 48FF,49FF	0%	20/1 20/1
_	onstruction of Portion A of the Site	1203 day Wed 27/11/19	Mon 13/3/23	Wed 27/11/19	NA	20 days	4%	27/ 1
	CLP 132kV Substation	975 days Wed 27/11/19	Mon 13/3/23	Wed 27/11/19	NA	17 days	4%	27//1
	Internal Works	1203 day Wed 27/11/19	Mon 13/3/23	Wed 27/11/19	NA	20 days	5%	27/11
					Fri 13/12/19	0 days 2 348	100%	10/12   13/12



CIVII VV	vorks for Studge Treatment Facilities and CLP 132kV Primary Substation								
)	KD Task Name	Duratior Start	Finish	Actual Start	Actual Finish	Total Predecessors	Successors	% Comple	Q1 Q3 Q1
348	Additional tree felling works (NCE no. xx)	4 days Fri 20/12/19	Mon 23/12/19	Fri 20/12/19	Mon 23/12/19	0 days 347	350,349	100%	20/12   23/12
349	Trial Pit Excavation & UU Detection Works	10 days Mon 2/12/19	Thu 12/12/19	Mon 2/12/19	Thu 12/12/19	0 days 348	351	100%	2/12 1 2/12
350	Additional demolition of existing warehouse structures (NCE no. xx)	27 days Wed 27/11/19	Tue 31/12/19	Wed 27/11/19	Tue 31/12/19	0 days 72,348	353,351	100%	27/11 31/12
351	Predrilling Works (11no., 1rig, 4days/drillhole/rig)	10 days Sat 4/1/20	Thu 16/1/20	Sat 4/1/20	Thu 16/1/20	0 days 57,350,349	352	100%	4/1 16/1
352	Instsallation of Monitoring Points	5 days Thu 16/1/20	Wed 22/1/20	Thu 16/1/20	NA	16 days 351	354	70%	16/1 🍦 22/1
353	Demolition of Existing Boundary Wall for Temproary Access	25 days Thu 2/1/20	Mon 3/2/20	NA	NA	9 days 72,350	354	0%	2/1 🧃 3/2
354	Setting up plant for pre-bored socked H-pile Installation	5 days Tue 4/2/20	Sat 8/2/20	NA	NA	9 days 352,353	355	0%	4/2   8/2
355	Pre-bored Socketed H-Pile Installation (41 Nos, 2 Rig, 3days/rig/pile)	62 days Mon 10/2/20	Sat 25/4/20	NA	NA	9 days 58,354	356	0%	10/2 === 25/4
356	Pile Load Test	25 days Sun 26/4/20	Wed 20/5/20	NA	NA	13 days 355	357	0%	26/4 20/5
357	Additional Sheetpile Installation (NCE no.xx)	25 days Thu 21/5/20	Thu 18/6/20	NA	NA	11 days 356	358	0%	21/5 18/6
358	ELS Works (incl. Strut (3-layers) Installation & Excavation (NCE no.xx)	45 days Fri 19/6/20	Wed 12/8/20	NA	NA	11 days 357	359	0%	19/6 12/8
359	R.C. Structure (880 sq.m)	194 days Thu 19/11/20	Sat 17/7/21	NA	NA	-70 days 87,88,89,90,61,3	376	0%	19/11
360	Basement	60 days Thu 19/11/20	Sat 30/1/21	NA	NA	-70 days	361	0%	19/11 30/1
361	Ground Floor	60 days Mon 1/2/21	Sat 17/4/21	NA	NA	-70 days 360	362	0%	1/2 17/4
362	First Floor	44 days Mon 19/4/21	Thu 10/6/21	NA	NA	-70 days 361	363	0%	19/4 🚃 10/6
363	Roof Floor (461sq.m)	30 days Fri 11/6/21	Sat 17/7/21	NA	NA	-70 days 362	364,366	0%	11/6 17/7
364	ABWF Works & BS Works	60 days Mon 19/7/21	Mon 27/9/21	NA	NA	0 days 363,91,62	365SS	0%	19/7 🚃 27/9
365	Installation of telephone line/ direct link for FSD Inspection	60 days Mon 19/7/21	Mon 27/9/21	NA	NA	0 days 364SS		0%	19/7 🚃 27/9
366	KD2A Architectual Works	60 days Mon 19/7/21	Mon 27/9/21	NA	NA	-70 days 363	367,36FF	0%	19/7 🚃 27/9
367	Handover to CLP for Electrical System Installation	30 days Tue 28/9/21	Wed 27/10/21	NA	NA	301 days 366	368,370,371,369	0%	28/9 27/10
368	E&M Installation, Testing & Commissioning by CLP	180 days Thu 28/10/21	Mon 25/4/22	NA	NA	342 days 367	44FF	0%	28/10 25/4
369	Testing & Commissioning of the E&M Works	90 days Thu 28/10/21	Tue 25/1/22	NA	NA	432 days 367	44FF	0%	28/10 25/1
370	ABWF Works - External Finishing & BS Works	90 days Thu 28/10/21	Wed 16/2/22	NA	NA	334 days 367,91,62	44FF	0%	28/10 16/2
371	SW2 Building Services Installation Works (incl. Fire Services, Plumbing, Drainage, etc.) & FS Inspection	180 days Fri 5/8/22	Mon 13/3/23	NA	NA	17 days 367,77	44FF	0%	5/8 13/3
372	External Works	302 days Thu 9/4/20	Sat 17/4/21	NA	NA	-70 days		0%	9/4
373		152 days Thu 9/4/20	Tue 13/10/20	NA	NA	-70 days 70FS+60 days		0%	9/4 13/10
374	Drainage Works	76 days Thu 9/4/20	Tue 14/7/20	NA	NA	-70 days 70FS+60 days	375	0%	9/4 14/7
375	Road Works	76 days Wed 15/7/20	Tue 13/10/20	NA	NA	-70 days 374	376	0%	15/7 13/10
376	Temporary Site Access	30 days Wed 14/10/20	Wed 18/11/20	NA	NA	-70 days 375	377,359	0%	14/10 💻 18/11
377	SW2 Construction of New Boundary Wall	120 days Thu 19/11/20	Sat 17/4/21	NA	NA	582 days 376	44FF	0%	19/11 19/11

	Contract Dates	1585 days	Mon 18/11/19	Thu 27/3/25		0 days	None	Qtr 2	18/11   Qtr 1   Qtr 2	Vu 4   Vull   Vur2   دعي	T   VIIIV   + IIV   CIIV	QII   QII   QII   QII   QII	Qtr 2   Qtr 3   Qtr 4   Qtr 1   Qtr 2   Q	QU4   QU1
	Starting Date	0 days	Mon 18/11/19	Mon 18/11/19	35FS+1 day,36FS+1 day		Calendar Day		18/11					Ţ
	Access Dates (cal. day)	310 days	Mon 18/11/19	Tue 22/9/20		0 days	Calendar Day		18/11	22/9				
	Portion B-1 (Access Road AR3)	0 days	Mon 18/11/19	Mon 18/11/19 2	118	77 days	Calendar Day		18/11 <b>•</b> 18/11 <b>•</b>					
	Portion B-1A (Area for the works for Sidestream Treatment Facilities by Others	0 days	Mon 18/11/19	Mon 18/11/19 2		1957 days	Calendar Day		10/11					
	Portion B-2 (Inlet Works No.1)	0 days	Mon 18/11/19	Mon 18/11/19 2	122,143,148	105 days	Calendar Day		18/11 🧄					
	Portion B-2A (Area for the pipe-jacking works by others)	0 days	Mon 18/11/19	Mon 18/11/19 2		1957 days	Calendar Day		18/11					
	Portion B-3 (Primary Sedimentation Tanks No. 1-4)	0 days	Mon 18/11/19	Mon 18/11/19 2	177	0 days	Calendar Day		18/11					
	Portion B-4 (Bioreactor No. 2A & 2B)  Portion B-5 (Membrane Facilities Building No.2)	0 days 0 days	Mon 18/11/19 Mon 18/11/19	Mon 18/11/19 2 Mon 18/11/19 2	189 203	0 days 49 days	Calendar Day Calendar Day		18/11 <b>•</b> 18/11 <b>•</b>					
	Portion B-6 (SAS Pumping Station)	0 days	Mon 18/11/19	Mon 18/11/19 2	224	184 days	Calendar Day		18/11					
	Portion B-7 (Ancillary structures)	0 days	Mon 18/11/19	Mon 18/11/19 2	233	299 days	Calendar Day		18/11 🍑					
	Portion B-7A (Alternation works for existing Power House)	0 days	Wed 2/9/20	Wed 2/9/20 2FS+290 da	ays 280,29FS+1 day	0 days	Calendar Day			2/9 🔷				
	Portion B-8 (Alternation for existing Membrane Facilities Building No.1)	0 days	Tue 22/9/20	Tue 22/9/20 2FS+310 da	•	838 days	Calendar Day			22/9 🔷				
	Portion B-8A (Alternation of air supply main for existing Air Blower House No.2)	0 days	Mon 18/11/19	Mon 18/11/19 2	279	72 days	Calendar Day		18/11					
	Portion B-9 (remainder works in Zone B)	0 days	Mon 18/11/19	Mon 18/11/19 2	282,290	98 days	Calendar Day		18/11 🔷					
	Portion B-9A (Area for the pipe-jacking works by others)	0 days	Mon 18/11/19	Mon 18/11/19 2		1957 days	Calendar Day		18/11 🔷					
	Portion B-9B (Area for underground pipework modification and connection	0 days	Mon 18/11/19	Mon 18/11/19 2		1957 days	Calendar Day		18/11					
	works by others) Portion B-9C (Area for the works for pipeworks)	0 days	Wed 22/7/20	Wed 22/7/20 2FS+248 da	avs	1709 days	Calendar Day		22/7	•				
	Key Dates (cal. day)	1440 days	Tue 19/11/19	Sat 28/10/23	-,-	0 days	Calendar Day		19/11	*			<del>28/10</del> 1 28/10	
١.	KD1A completion of AR3 in Portion B-1 (300days after starting date)	300 days	Tue 19/11/19	Sun 13/9/20 2FS+1 day,	41FF	0 days	Calendar Day		19/11					
3	KD1B completion of utilities diversion for commencement of Inlet Works No.1	360 days	Tue 19/11/19	Thu 12/11/20 2FS+1		0 days	Calendar Day		19/11	12/11				
;	in Portion B-2 (360days after starting date)  KD1C completion of civil and structural works of Inlet Works No.1 in Portion	990 days	Tue 19/11/19	day,42FF Thu 4/8/22 2FS+1		0 days	Calendar Day		19/11			4/8		
	B-2 (990days after starting date)			day,43FF			·							
)	KD1D completion of civil and structural works of Primary Sedimentation Tanks in Portion B-3 (1190days after starting date)	1190 days	Tue 19/11/19	Mon 20/2/23 2FS+1		0 days	Calendar Day		19/11			20	/2	
:	in Portion B-3 (1190days after starting date)  KD1E completion of civil and structural works of Bioreactor in Portion B-4	1140 days	Tue 19/11/19	day,44FF Sun 1/1/23 2FS+1		0 days	Calendar Day		19/11			1/1		
	(1,140days after starting date)			day,45FF			·					<del></del>		
-	KD1F completion of civil and structural works of MFB from B2 floor to 1st floor	800 days	Tue 19/11/19	Wed 26/1/22 2FS+1		0 days	Calendar Day		19/11		26/1			
3	level in Portion B-5 (800days after starting date)  KD1G completion of civil and structural works of MFB in Portion B-5 (950days	950 days	Tue 19/11/19	day,46FF Sat 25/6/22 2FS+1		0 days	Calendar Day		19/11			25/6		
	after starting date)	Joo dayo		day,47FF			Day							
1	KD1H completion of civil and structural works of SAS Pumping Station in	630 days	Tue 19/11/19	Mon 9/8/21 2FS+1		0 days	Calendar Day		19/11		9/8			
	Portion B-6 (630days after starting date)  KD1I completion alternation works for existing Power House in Portion B-7A	150 days	Fri 4/9/20	day,48FF Sun 31/1/21 13FS+1		0 days	Calendar Day			4/9 31/1				
	(150days after access date of B-7A)			day,49FF			•							
J	KD1J completion of auxiliary facilites in Portion B-7 (800days after starting date)	800 days	Tue 19/11/19	Wed 26/1/22 2FS+1 day,50FF		0 days	Calendar Day		19/11		26/1			
Α	KD2A completion of effluent pipes to UV system and connection to its	495 days	Tue 19/11/19	Sat 27/3/21 2FS+1		0 days	Calendar Day		19/11	27/3				
	downstream in Portion B-9 (495days after starting date)	,		day,51FF										
3	KD2B completion of air supply main alternation to existing air blower house	420 days	Tue 19/11/19	Mon 11/1/21 2FS+1 day,52FF		0 days	Calendar Day		19/11	11/1				
4	No.2 in Portion B-8A (420days after starting date)  KD3A completion of all utilities and road works (1440days after starting date)	1440 days	Tue 19/11/19	Sat 28/10/23 2FS+1		0 days	Calendar Day		19/11				28/10	
	· · · · · · · · · · · · · · · · · · ·			day,53FF		, .	,							
	Completion Date (cal. Day)	1956 days	Tue 19/11/19	Thu 27/3/25		0 days	Calendar Day		19/11				47/44	27/3
	Section 1 of the Works (1,460 after starting date)	1460 days	Tue 19/11/19 Tue 19/11/19	Fri 17/11/23 2FS+1 day, Fri 6/5/22 2FS+1 day,		0 days	Calendar Day				6/5 🍁		17/11 🔷	
	Section 2 of the Works (900 after starting date) Section 3 of the Works (1,590 after starting date)	900 days 1590 days	Tue 19/11/19	Tue 26/3/24 2FS+1 day,		0 days 0 days	Calendar Day Calendar Day				0/3		26/3 🧆	
	Defects Liability Period and Landscape Establishment Works	365 days	Thu 28/3/24	Thu 27/3/25 37FS+1 day	•	0 days	Calendar Day						•	27/3
ı	Planned Completion	1686 days	Fri 14/8/20	Thu 27/3/25		0 days	Calendar Day		14/8	•				27/3
	Planned Completion - Key Dates (cal. day)	1170 days	Fri 14/8/20	Sat 28/10/23	0455	0 days	Calendar Day		14/8	•			28/10	
3	KD1A completion of AR3 in Portion B-1 (300days after starting date)  KD1B completion of utilities diversion for commencement of Inlet Works No.1	0 days 0 days	Sat 12/9/20 Fri 14/8/20	Sat 12/9/20 121FF Fri 14/8/20 123FF	21FF 22FF	0 days 90 days	Calendar Day Calendar Day			12/9 <b>♦</b> 8 <b>♦</b>				
,	in Portion B-2 (360days after starting date)	o days	11114/0/20	111 14/0/20 12311	2211	30 days	Calcildal Day			•				
;	KD1C completion of civil and structural works of Inlet Works No.1 in Portion	0 days	Thu 4/8/22	Thu 4/8/22 175FF,174F	FF 23FF	0 days	Calendar Day					4/8 🔷		
)	B-2 (990days after starting date)  KD1D completion of civil and structural works of Primary Sedimentation Tanks	0 days	Mon 20/2/23	Mon 20/2/23 186FF,185F	F 24FF	0 days	Calendar Day					20/2 🧄		
	in Portion B-3 (1190days after starting date)	o days	141011 20/2/20	MON 20/2/20 1001 1 , 100F		o days	Calcillati Day							
E	KD1E completion of civil and structural works of Bioreactor in Portion B-4	0 days	Sat 31/12/22	Sat 31/12/22 197FF,198F	FF 25FF	0 days	Calendar Day					31/12 🔷		
F	(1,140days after starting date)  KD1F completion of civil and structural works of MFB from B2 floor to 1st floor	0 days	Tue 25/1/22	Tue 25/1/22 219FF,220F	F 26FF	0 days	Calendar Day				25/1 🔷			
	level in Portion B-5 (800days after starting date)	o days				Jacyo	Calonida Day							
3	KD1G completion of civil and structural works of MFB in Portion B-5 (950days	0 days	Sat 25/6/22	Sat 25/6/22 221FF,222F	F 27FF	0 days	Calendar Day				25/	6 ♦		
Н	after starting date) KD1H completion of civil and structural works of SAS Pumping Station in	0 days	Mon 9/8/21	Mon 9/8/21 231FF,230F	F 28FF	0 days	Calendar Day			Q.	/8 ♦			
	Portion B-6 (630days after starting date)	o days	WIOTI 3/0/21	WOT 9/0/21 23 11 1 ,23UF		o days	Calcillat Day				- <b>*</b>			
	KD1I completion alternation works for existing Power House in Portion B-7A	0 days	Sat 30/1/21	Sat 30/1/21 280FF	29FF	0 days	Calendar Day			30/1 🔷				
J	(150days after access date of B-7A)  KD1J completion of auxiliary facilities in Portion B-7 (800days after starting	0 days	Wed 26/1/22	Wed 26/1/22 276FF,275F	F.2730FF	0 days	Calendar Day				26/1 🄷			
	date)	o days				Jacyo	Caloridai Day				<del></del>			
4	KD2A completion of effluent pipes to UV system and connection to its	0 days	Sat 27/3/21	Sat 27/3/21 283FF	31FF	0 days	Calendar Day			27/3 🤷				
3	downstream in Portion B-9 (495days after starting date)  KD2B completion of air supply main alternation to existing air blower house	0 days	Thu 3/9/20	Thu 3/9/20 279FF	32FF	130 days	Calendar Day			3/9 🄷				
	No.2 in Portion B-8A (420days after starting date)	o days				. oo aayo	Calonida Day			*				
A	KD3A completion of all utilities and road works (1440days after starting date)	0 days	Sat 28/10/23	Sat 28/10/23 289FF	33FF	0 days	Calendar Day						28/10 🔷	
	Planned Completion Date (cal. Day)	1056 days	Fri 6/5/22	Thu 27/3/25		0 days	Calendar Day				6/5			27/3
	Section 1 of the Works (1,460 after starting date)	0 days	Wed 23/8/23	Wed 23/8/23 277FF,271F	F,2635FF	86 days	Calendar Day						23/8 🔷	
	Section 2 of the Works (900 after starting date)	0 days	Fri 6/5/22	Fri 6/5/22 284FF,287F		0 days	Calendar Day				6/5 🧄			
	Section 3 of the Works (1,590 after starting date)	0 days	Tue 26/3/24	Tue 26/3/24 281FF,291F	F,2937FF,58FF	0 days	Calendar Day						26/3 ♦	
	Planned Time Risk Allowance (14days per 365day)	60 days	Sat 13/1/24 Thu 27/3/25	Tue 26/3/24 57FF Thu 27/3/25 294FF	38FF	294 days	None Calendar Day						13/1 26/3	27/3
9	Defects Liability Period and Landscape Establishment Works  Submissions (cal.day)	0 days 880 days	Mon 18/11/19	Fri 15/4/22	SOFF	0 days	Calendar Day  Calendar Day		18/11			5/4		2113
	Subletting Package	96 days	Mon 18/11/19	Fri 21/2/20		0 days	Calendar Day		18/11 21/2		•			
	Prepare & submit subletting procedure	12 days	Mon 18/11/19	Fri 29/11/19 2	63	0 days	Calendar Day		18/11 29/11					
	PM review and accept subletting procedure	12 days	Sat 30/11/19	Wed 11/12/19 62	64,65,68,69,70,71,72,73		Calendar Day		30/11 11/12					
	Subletting for Preliminary Works (surveying, condition survey, site clearacne	14 days	Thu 12/12/19	Wed 25/12/19 63,82	87,116	1 day	Calendar Day		12/12 = 25/12					
	etc) Subletting for Contractor desinger for temporary works and ICE	24 days	Thu 12/12/19	Sat 4/1/20 63,82	71,72,66	212 days	Calendar Day		12/12 = 4/1					
	Subletting for independent BIM consultant	24 days	Mon 6/1/20	Wed 5/2/20 65	112	1474 days	None		6/1 5/2					
	Subletting for demolition works	24 days	Thu 12/12/19	Sat 4/1/20 82,63	179,191,234,143,204,20	,	Calendar Day	dem	12/12 = 4/1					
	Subletting for AR3 access road and UU diversion for Inlet Works No.1	24 days	Thu 12/12/19	Sat 4/1/20 63,82	119	29 days	Calendar Day		12/12 = 4/1					
	Subletting for pre-drilling works	24 days	Thu 12/12/19	Sat 4/1/20 63,82	225,150,180,192,208	136 days	Calendar Day	pd	12/12 = 4/1					
	Subletting for pre-bored H pile works	36 days	Thu 12/12/19	Thu 16/1/20 63,82	151,181,193,209,226	143 days	Calendar Day	hp	12/12 - 16/1					

Critical Task

Milestone

Summary


	Sewage Treatment Facilities				_				The state of the s
ID Key Date	Task Name	Duration	Start	Finish Predecessors	Successors	Total Slack	Task Calendar	trade	Qur 2   Qur 3   Qur 4   Qur 1   Qur 2   Qur 3   Qur 4   Qur
71	Subletting for ELS works for Inlet Works No.1	48 days	Sun 5/1/20	Fri 21/2/20 63,65,82	154	560 days	Calendar Day	ex	5/1 — 21/2
72	Subletting for ELS works for Membrance Facilities Building and other buildings	48 days	Sun 5/1/20	Fri 21/2/20 63,65,82	184,196,213,229	212 days	Calendar Day	ex	5/1 === 21/2
73	Subletting for structural works for Inlet Works Building	48 days	Thu 12/12/19	Tue 28/1/20 63,82	160	635 days	Calendar Day	rc	12/12 28/1
74	Subletting for structural works for Primary Sedimentation Tanks	48 days	Thu 12/12/19	Tue 28/1/20 63,82	100	1885 days	Calendar Day	rc	12/12 28/1
75	Subletting for structural works for Bioreactors	48 days	Thu 12/12/19	Tue 28/1/20 63,82	197	850 days	Calendar Day	rc	12/12 — 28/1
76	Subletting for structural works for Membrance Facilities Building	48 days	Thu 12/12/19	Tue 28/1/20 63,82	219	590 days	Calendar Day	rc	12/12 — 28/1
77	Subletting for structural works for SAS pumping house and ancillary structures	48 days	Thu 12/12/19	Tue 28/1/20 63,82	230	327 days	Calendar Day	rc	12/12 == 28/1
78	Subletting for ABWF works	48 days	Thu 12/12/19	Tue 28/1/20 63,82	176,187,202,223,232,2	240.21132 days	Calendar Day	abwf	12/12 == 28/1
79	Subletting for Process Pipeworks, Utilities and Roadworks	48 days	Thu 12/12/19	Tue 28/1/20 63,82	279,283FS+22 days	0 days	Calendar Day	uu	12/12 2002 28/1
80	Subletting for Landscape Hardworks and Softworks	48 days	Thu 12/12/19	Tue 28/1/20 63,82	292,293,294	978 days	Calendar Day	land	12/12 - 28/1
81	Statutory Submission, Submission and Approval	880 days	Mon 18/11/19	Fri 15/4/22		0 days	Calendar Day		18/11
82	Prepare and submit Subcontractor Management Plan (SMP)	24 days	Mon 18/11/19	Wed 11/12/19 2	64,65,67,68,69,70,71,7		Calendar Day		18/11 S 11/12 18/11 23/12
84	Prepare and submit Interface Management Plan  Prepare and submit the TTA plans inside Treatment Plant for UU diversion	36 days 24 days	Mon 18/11/19 Mon 18/11/19	Mon 23/12/19 2 Wed 11/12/19 2	118	1921 days 53 days	Calendar Day Calendar Day		18/11 11/12
	and buildings construction	24 days	WOII 10/11/13	Wed 11/12/13/2	110	55 days	Calendar Day		(a., )
85	Prepare and submit method statement for UU diversion for Inlet Works No.1	12 days	Mon 18/11/19	Fri 29/11/19 2	86	116 days	Calendar Day		18/11 29/11
86	PM review and accept the method statement	12 days	Sat 30/11/19	Wed 11/12/19 85	124,125	116 days	Calendar Day		30/11 = 11/12
87	Prepare and submit combine underground services drawing for PM's review	24 days	Thu 26/12/19	Sat 18/1/20 64	118	15 days	Calendar Day		26/12 = 18/1
	the alignment								
88	Prepare and submit method statement for demolition existing structures	24 days	Mon 18/11/19	Wed 11/12/19 2	204,179,191,234,143,2		Calendar Day	dem	18/11 11/12
90	Prepare and submit method statement for structural works for buildings	24 days	Mon 18/11/19	Wed 11/12/19 2	470 404 004 440 004 0	1933 days	Calendar Day	rc	18/11 11/12 18/11 23/12
,,	Prepare and submit method statements to MTRC regarding the works within railing protection boundary	36 days	Mon 18/11/19	Mon 23/12/19 2	179,191,234,143,204,2	Lor, 2 13 uays	Calendar Day	dem	TWITE SWITE
91	Prepare and submit & approve Safety Management Plan	24 days	Mon 18/11/19	Wed 11/12/19 2		1933 days	Calendar Day		18/11 11/12
92	Prepare and submit Excavation and lateral support (ELS) proposal	24 days	Mon 10/2/20	Wed 4/3/20 2	206	7 days	Calendar Day	ex	10/2 = 4/3
93	Prepare and submit Dewatering proposal for basement construction	24 days	Mon 10/2/20	Wed 4/3/20 2	206	7 days	Calendar Day	ex	10/2 = 4/3 5/2 = 28/2
74	Prepare and submit Pre-construction condition survey of existing structures/ services	24 days	Wed 5/2/20	Fri 28/2/20 116		1854 days	Calendar Day		312 - 2012
95	Prepare and submit Settlement and movement monitoring proposal of existing	24 days	Wed 5/2/20	Fri 28/2/20 116		1854 days	Calendar Day		5/2 = 28/2
-06	structures/ services		F-: 47/4/00	Mon 16/0/00 0E0 : 00 :1-		1007 -1	Colonda		170 16/3
96	Prepare and submit design of structure elements of the temporary activated carbon deodourization unit	60 days	Fri 17/1/20	Mon 16/3/20 2FS+60 days		1837 days	Calendar Day		17/1 —— 16/3
97	Prepare of RSE and structural design for alternation and additional (A&A)	180 days	Mon 18/10/21	Fri 15/4/22	223	324 days	Calendar Day		18/10 15/4
	works at Membrane Facilities Building No.1 and Main Power House								
98	Environmental Aspect Submissions	136 days	Mon 18/11/19	Wed 1/4/20		23 days	Calendar Day		18/11 1/4
99	Prepare, submit & approve Site Management Plan for Trip Tricket System	45 days	Mon 18/11/19	Wed 1/1/20 2		1912 days	Calendar Day		18/11 1/1
100	Prepare, submit & approve Waste Management Plan	45 days	Mon 18/11/19	Wed 1/1/20 2		1912 days	Calendar Day		18/11 1/1
101	Prepare, submit & approve Environmental Management Plan	45 days	Mon 18/11/19	Wed 1/1/20 2		1912 days	Calendar Day		18/11 1/1
102	Procurement	72 days	Mon 18/11/19	Tue 28/1/20	101	23 days	Calendar Day		18/11 28/1 18/11 29/11
103	Prepare and submit the Procurement Procedure PM Review & Accept Procurement Procedure	12 days 12 days	Mon 18/11/19 Sat 30/11/19	Fri 29/11/19 2 Wed 11/12/19 103	104 105,106,107,108,109,1	23 days	Calendar Day Calendar Day		30/11 = 1/1/2
105	Prepare, submit and approve the pipe works material	25 days	Thu 12/12/19	Sun 5/1/20 104	123,279,285,286,288,2		Calendar Day	uu	12/12 = 5/1
106	Prepare, submit and approve the pipe water proofing material	25 days	Thu 12/12/19	Sun 5/1/20 104	123,279,285,286,288,2		Calendar Day	uu	12/12 = 5/1
107	Prepare, submit and approve the concrete mix material	48 days	Thu 12/12/19	Tue 28/1/20 104	160,197,219,230	327 days	Calendar Day	rc	12/12 — 28/1
108 109	Prepare, submit and approve the rebar material	48 days	Thu 12/12/19	Tue 28/1/20 104	160,197,219,230	327 days	Calendar Day	rc	12/12 <b>2</b> 8/1 12/12 <b>2</b> 8/1
110	Prepare, submit and approve the metal works material  Prepare, submit and approve the ABWF works material	48 days 48 days	Thu 12/12/19 Thu 12/12/19	Tue 28/1/20 104 Tue 28/1/20 104	176,187,202,223,232,2	1885 days	Calendar Day Calendar Day	abwf	12/12 28/1
111	BIM	48 days	Thu 6/2/20	Wed 1/4/20	170,107,202,223,232,2	1474 days	None	abwi	6/2 1/4
112	Prepare, submit and approve the proposal of details of Common data	48 days	Thu 6/2/20	Wed 1/4/20 66		1474 days	None		6/2 1/4
113	environment (CDE)	1057.1	35 10/11/10	mi 0.0 to to t		0.1	01 1 D		18/11
113	Construction Works Preliminary Works	1957 days 109 days	Mon 18/11/19 Mon 18/11/19	Thu 27/3/25 Thu 5/3/20		0 days 0 days	Calendar Day Calendar Day		18/11 5/3
115	Initial Survey	24 days	Mon 18/11/19	Sat 14/12/19 2	116	8 days	Normal Working	g Hours	18/11 4/12
116	Condition Survey	30 days	Fri 27/12/19	Tue 4/2/20 64,115	117,94,95	0 days	Normal Workin	-	27/12 🗪 4/2
117	Installation of Monitoring Markers	26 days	Wed 5/2/20	Thu 5/3/20 116	120	0 days	Normal Workin	-	5/2 🔤 5/3
118	Access Road (AR3), B-1	193 days	Mon 20/1/20	Sat 12/9/20 4,84,87		0 days	Normal Workin	-	20/1 12/9
119 120	Site setup and clearance wroks Drainage and Utilities Works	28 days	Mon 20/1/20	Mon 24/2/20 68 Tue 9/6/20 119,117	120 121	9 days	Normal Working		20/1 == 24/2 6/3 ******* 9/6
120 121 <b>KD1A</b>	Roadworks	76 days 80 days	Fri 6/3/20 Wed 10/6/20	Sat 12/9/20 120	41FF	0 days 0 days	Normal Working	-	10/6 12/9
122	Inlet Works No.1, B-2	854 days	Mon 6/1/20	Mon 21/11/22 6		45 days	Normal Workin	-	6/1 21/11
123	Diversion Works (1. Inlet Truck Sewer, Leachate Rising Mains, Sludge	180 days	Mon 6/1/20	Fri 14/8/20 105,106	42FF	74 days	Normal Working		G/1   14/8
124	Pipes, Tank Drains and Pipelines near Primary Sludge Thinkeners)	40	Man 0/4/00	Cot 19/4/00 00	12500	74	Hours_201909		6/1 = 18/1
124	Utilities scanning to idenify existing UU arrangement Trial pits to locate the collection points	12 days 24 days	Mon 6/1/20 Mon 6/1/20	Sat 18/1/20 86 Wed 5/2/20 86,124SS	125SS 127,133,137,134,135,1	74 days	Normal Workin		6/1 = 18/1
126	Diversion of Inlet Truck Sewer (approx. 40m 1800mm dia concrete	146 days	Thu 6/2/20	Mon 3/8/20	121,100,101,104,100,1	84 days	Normal Working	-	6/2 3/8
	pipe, 4 deep manholes and Inlet Reception Chamber)					-	Hours_201909	24	
127	Trench Excavation for 1800mm dia pipeline and manholes	45 days	Thu 6/2/20	Sat 28/3/20 125	128	84 days	Normal Working		6/2 28/3
128	Construct M/H MHA01, MHA02, MHA03, MHA04 and Inlet Reception Chamber	65 days	Mon 30/3/20	Fri 19/6/20 127	129	84 days	Normal Working Hours_2019092		30/3 19/6
129	Lay 1800mm dia concretre pipe	24 days	Sat 20/6/20	Mon 20/7/20 128	130	84 days	Normal Working		20/6 — 20/7
130	Collection to existing Inlet Chamber	12 days	Tue 21/7/20	Mon 3/8/20 129		84 days	Normal Workin	-	21/7 = 3/8
131	Diversion of Leachate Rising Main, Sludge Pipes and Tank Drain	150 days	Thu 6/2/20	Fri 7/8/20		80 days	Normal Working	-	6/2 7/8
132	Diversion of tank drain, approx. 70m 675mm dia conrete pipe and 2 manholes MHD8.5 & MHD9.5)	150 days	Thu 6/2/20	Fri 7/8/20 125	135SS+60 days,134SS+60	80 days	Normal Working Hours_2019092		6/2 7/8
133	Diversion of leachate rising main, CHLC, approx. 24m DN250 DI	60 days	Tue 21/4/20	Fri 3/7/20 125,132SS+60	uays, 10400700	110 days	Normal Working		21/4 3/7
	• • • • • • • • • • • • • • • • • • • •			days		,	Hours_2019092	24	
134	Diversion of sludge pipe, CHES1 approx. 154m DN250 CI	75 days	Tue 21/4/20	Tue 21/7/20 125,132SS+60		95 days	Normal Working Hours_2019092		21/4 21/7
135	Diversion of sludge pipe, CHES2 approx. 106m DN250 CI	75 days	Tue 21/4/20	days Tue 21/7/20 125,132SS+60		95 days	Normal Working		21/4 21/7
				days			Hours_2019092	24	
136	Diversion of pipelines near Primary Sludge Thickeners (approx. 180m	156 days	Thu 6/2/20	Fri 14/8/20		74 days	Normal Workin		6/2 14/8
137	long 150mm to 375mm concrete pipes)  Trench Excavation from M/H MHD1E to MHD5 (approx. 90m long with	60 days	Thu 6/2/20	Mon 20/4/20 125	138SS+45 days,140	74 days	Hours_201909		6/2 20/4
131	M/Hs MHD1A, 1B, 1C, 1D & 1E)	ou days	111u 0/2/20	IVIUIT 20/4/20 120	13033743 uays, 140	14 uays	Normal Working Hours_2019092		VII
138	Manholes construction and Pipe laying	60 days	Mon 30/3/20	Sat 13/6/20 137SS+45 days	s 139	100 days	Normal Workin		30/3 13/6
139	Backfilling	25 days	Mon 15/6/20	Wed 15/7/20 138	11100 :	100 days	Normal Working	-	15/6 = 15/7
140	Trench Excavation from MHD5 to MHD9.5 (approx. 90m long with M/Hs MHD5A & 5B)	60 days	Tue 21/4/20	Fri 3/7/20 137	141SS+26 days	74 days	Normal Working Hours_2019092		21/4 3/7
141	Manholes construction and Pipe laying	45 days	Sat 23/5/20	Thu 16/7/20 140SS+26 days	s 142	74 days	Normal Working		23/5 16/7
142 KD1B	Backfilling	25 days	Fri 17/7/20	Fri 14/8/20 141		74 days	Normal Workin		17/7 — 14/8
143	Decommission and Demolition of Existing Faciliates and Structures	240 days	Mon 2/3/20	Fri 18/12/20 6,67,88,90	149	0 days	Normal Working	-	2/3 18/12
144	Primary Sludge Thickening Tank No.1 and No.2	80 days	Mon 2/3/20	Tue 9/6/20	145	0 days	Normal Working	g Hoursdem	2/3 2/3 9/6


Critical Task Milestone ♦

Summary

	Sewage Treatment Facilities	D (	Cr. r	T' ' 1 D 1	lo.	m . 1.01 1	m 1 0 1 1	2000 2001 2000 2000 2000
ID Key Date	Task Name	Duration	Start	Finish Predecessors	Successors	Total Slack	Task Calendar trade	Qr2 Qr3 Qr4 Qr1 Qr2 Qr3 Qr4
145	Primary Sludge Pump Pit	60 days	Wed 10/6/20	Thu 20/8/20 144	146	0 days	Normal Working Hoursdem	10/6 20/8
146	Septic Tank	50 days	Fri 21/8/20	Tue 20/10/20 145	147	0 days	Normal Working Hoursdem	21/8 20/10
147	Diesel Tank	50 days	Wed 21/10/20	Fri 18/12/20 146		0 days	Normal Working Hoursdem	21/10 5555 18/12
148	Inlet Works No.1 Building	569 days	Sat 19/12/20	Mon 21/11/22 6		0 days	Normal Working Hou	19/12
149	Excavate to +6.5mPD (1980sqm excavated soil)	10 days	Sat 19/12/20	Sat 2/1/21 143	150	0 days	Normal Working Hoursex	19/12 2/1
150	Predrilling (59nrs, 6rigs, 4days/drillhole/rig)	40 days	Mon 4/1/21	Mon 22/2/21 149,69	151	0 days	Normal Working Hourspd	4/1 22/2 22/2
151	Pre-bored H piles (186nos, 7rigs, 5days/rig/pile)	133 days	Tue 23/2/21	Wed 4/8/21 150,70	152SS+24 days,154,162,	-	Normal Working Hourthp	23/2
152	Sheetpile Installation (FSPIV, 3,840sq.m, 1rigs, 50sqm/rig/day) with toe grouting	80 days	Tue 23/3/21	Wed 30/6/21 151SS+24 days	s 154	55 days	Normal Working sp Hours_20190924	23/3 30/6
153	Pile Load Test	26 days	Thu 5/8/21	Fri 3/9/21 151	154	0 days	Normal Working Hourst	5/8 🖘 3/9
154	ELS works (strutting 4 layers, excavate soil 7445cu.m)	77 days	Sat 4/9/21	Mon 6/12/21 152,151,71,153		0 days	Normal Working Hoursex	4/9 6/12
155	Excavate to +5.0mPD and S1 wailing / strutting (960sgm excavated soil)	15 days	Sat 4/9/21	Tue 21/9/21	156	0 days	Normal Working Flouriex  Normal Working ex	4/9 \$\ 21/9
133	Excavate to 10.0111 B and 01 waiting (0000411 excavated 5011)	10 days	Out 4/ 5/21	140 21/3/21	100	o days	Hours_20190924	
156	Excavate to +2.0mPD and S2 wailing / strutting (1920sqm excavated	20 days	Thu 23/9/21	Mon 18/10/21 155	157	0 days	Normal Working ex	23/9 🔤 18/10
157	soil)						Hours_20190924	
157	Excavate to +0.0mPD and S3 wailing / strutting (1280sqm excavated soil)	15 days	Tue 19/10/21	Thu 4/11/21 156	158	0 days	Normal Working ex Hours_20190924	19/10 🖾 4/11
158	Excavate to -3.0mPD and S4 wailing / strutting (1920sqm excavated	20 days	Fri 5/11/21	Sat 27/11/21 157	159	0 days	Normal Working ex	5/11 🔀 27/11
150	soil)	20 days	1113/11/21	Gat 27/11/21 137	100	o days	Hours_20190924	
159	Excavate -7.4mPD (1365sqm excavated soil)	7 days	Mon 29/11/21	Mon 6/12/21 158	166	0 days	Normal Working Hoursex	29/11 🛭 6/12
160	R.C. Structure works	296 days	Thu 5/8/21	Thu 4/8/22 73,107,108		0 days	Normal Working Hourerc	5/8 4/8
161	Phase A (floor area 585 sqm)	105 days	Thu 5/8/21	Wed 8/12/21		66 days	Normal Working Hourerc	5/8 8/12
162	Rebar fix and formwork and concreting for the pile cap (G/F)	40 days	Thu 5/8/21	Mon 20/9/21 151	163	66 days	Normal Working Hourerc	5/8 == 20/9
163	Rebar fix and formwork and concreting upto +13.45mPD (1/F)	25 days	Tue 21/9/21	Fri 22/10/21 162	164	66 days	Normal Working Hourerc	21/9 == 22/10
164	Rebar fix and formwork and concreting upto +25.80mPD (R/F)	40 days	Sat 23/10/21	Wed 8/12/21 163	170	66 days	Normal Working Hours rc	23/10 8/12
165	Phase B (621 sqm) and Phase C (662 sqm)	193 days	Tue 7/12/21	Thu 4/8/22		0 days	Normal Working Hourerc	7/12 4/8
166	Rebar fix and formwork and concreting for the Inlet Works structure	26 days	Tue 7/12/21	Sat 8/1/22 159	167	0 days	Normal Working rc	7/12 55 8/1
167	upto level -3.0mPD and removal of S4 wailing/strutting  Rebar fix and formwork and concreting for the Inlet Works structure	14 days	Mon 10/1/22	Tue 25/1/22 166	168	0 days	Hours_20190924 Normal Working rc	10/1 🔼 25/1
10.	upto level +0.0mPD and removal of S3 and S2 wailing/strutting	i + udys	141011 10/1/22	140 20/1/22 100	.50	o days	Hours_20190924	
	,							
168	Rebar fix and formwork and concreting for the Inlet Works structure	14 days	Wed 26/1/22	Mon 14/2/22 167	169	0 days	Normal Working rc	26/1 □ 14/2
169	upto level +5.0mPD and removal of S1 wailing/strutting	44.4-	T 45/0/00	W-40/0/00 400	470	0 4	Hours_20190924	AFFO TO AD
170	Apply waterproofing membrance and backfilling	14 days	Tue 15/2/22	Wed 2/3/22 168	170	0 days	Normal Working Hours	15/2 <sup>12</sup> 2/3 3/3 <sup>12</sup> 3/4
170	Rebar fix and formwork and concreting for the Inlet Works structure of ground floor levels	35 days	Thu 3/3/22	Wed 13/4/22 169,164	171	0 days	Normal Working rc Hours_20190924	3/3 224
171	Rebar fix and formwork and concreting for the Inlet Works structure of	30 days	Thu 14/4/22	Tue 24/5/22 170	172	0 days	Normal Working rc	14/4 📨 24/5
	1/F levels (Phase B +20.11mPD and Phase C +13.45mPD)	oo aayo		. 40 2 1/0/22 11 0		o dayo	Hours_20190924	
172	Rebar fix and formwork and concreting for the Inlet Works structure of double part levels (Phase B +21.31mPD)	20 days	Wed 25/5/22	Fri 17/6/22 171	173	0 days	Normal Working rc	25/5 🚾 17/6
173	Rebar fix and formwork and concreting for the Inlet Works structure of	20 days	Sat 18/6/22	Tue 12/7/22 172	174	0 days	Hours_20190924 Normal Working rc	18/6 🖾 12/7
175	R/F levels (Phase B +27.50mPD and Phase C +25.80mPD)	20 days	Sat 10/0/22	Tue 12/1/22 1/2	174	0 days	Hours_20190924	100 - 127
							_	
174 KD1C	Rebar fix and formwork and concreting for the Inlet Works structure	20 days	Wed 13/7/22	Thu 4/8/22 173	176,43FF,175	0 days	Normal Working rc	13/7 🔤 4/8
175 100 10	upto level +27.8mPD (upper roof floor level)		TI 4/0/00	TI 1/0/00 17.1	4000		Hours_20190924	un a
175 KD1C	Allow access to Contractor DE/2018/04 for E&M installation and T&C works	0 days	Thu 4/8/22	Thu 4/8/22 174	43FF	0 days	Normal Working Hours_20190924	4/8 ♦
176 SW1	ABWF works	90 days	Fri 5/8/22	Mon 21/11/22 174,110,78	55FF	293 days	Normal Working Hoursabwf	5/821/11
177	Primary Sedimentation Tanks, B-3	1115 days	Mon 18/11/19	Wed 23/8/23 8	00.1	0 days	Normal Working Hou	18/11
178	Operation of the Existing Primary sedimentation Tanks	615 days	Mon 18/11/19	Sat 11/12/21 2	179	0 days	None	18/11
179	Decommission and Demolition of existing primary sedimentation tanks no. 1 &	45 days	Mon 13/12/21	Wed 9/2/22 67,88,90,178	180	0 days	Normal Working dem	13/12 5555 9/2
	2			,,,,,,			Hours_20190924	
180	Predrilling (68nrs, 7rigs, 4days/drillhole/rig)	38 days	Thu 10/2/22	Fri 25/3/22 179,69,225	181	0 days	Normal Working Hourspd	10/2 5252 25/3
181	Pre-bored H piles (205nos, 8rigs, 4days/pile/rig)	102 days	Sat 26/3/22	Mon 1/8/22 180,70,226	182SS+45 days,184,183	,	Normal Working Hourthp	26/3 1/8
182	Sheetpile Installation (FSP-II, 3360sq.m) with toe grouting	85 days	Wed 25/5/22	Fri 2/9/22 181SS+45 days		0 days	Normal Working Houresp	25/5 229
183 184	Pile Load Test	26 days	Tue 2/8/22	Wed 31/8/22 181	184	2 days	Normal Working Hourelt	2/8 = 31/8
185 KD1D	ELS works (20000cu.m soil with 2 layers wailing / strutting)	45 days	Sat 3/9/22	Fri 28/10/22 181,72,183,182		0 days	Normal Working Hoursex	3/9 28/10 29/10 2222222 20/2
186 KD1D	R.C. Structure works  Allow access to Contractor DE/2018/04 for E&M installation and T&C works	92 days	Sat 29/10/22	Mon 20/2/23 184	186,187,44FF,188 44FF	0 days	Normal Working Hourerc	29/10 20/2
187 SW1	Allow access to contractor DE/2018/04 for Early Installation and Tac works  ABWF works	0 days 150 days	Mon 20/2/23 Tue 21/2/23	Mon 20/2/23 185 Wed 23/8/23 185,110,78	55FF	0 days 71 days	Normal Working Hours Normal Working Hoursabwf	21/2 23/8
188 SW1	Flowmeter Chamber no.1	60 days	Tue 21/2/23	Sat 6/5/23 185	55FF	161 days	None	21/2 6/5
189	Bioreactors No.2A & 2B, B-4	1106 days	Mon 18/11/19	Sat 12/8/23 9	3377	0 days	Normal Working Hou	18/11 12/8
190	Operation of 2no. Existing 800mm air mains over bioreactor no.2	360 days	Mon 18/11/19	Tue 2/2/21 2	191	0 days	None	18/11   18/11
191	Decommission and Demolition of existing bioreactor no.2	60 days	Wed 3/2/21	Tue 20/4/21 67,88,90,190		0 days	Normal Working Hoursdem	3/2 20/4
192	Predrilling (76nrs, 7rigs, 4days/drillhole/rig)	44 days	Wed 21/4/21	Sat 12/6/21 191,69	193	0 days	Normal Working Hourspd	21/4 555 12/6
193	Pre-bored H piles (157nos, 6rigs, 5days/pile/rig)	131 days	Tue 15/6/21	Thu 18/11/21 192,70,209	194SS+72 days,196,195		Normal Working Hourshp	15/6 ************************************
194	Sheetpile Installation (FSP-II, 3000sq.m, 50sqm/rig/day) with toe grouting	60 days	Wed 8/9/21	Fri 19/11/21 193SS+72 days		25 days	Normal Working sp	8/9 — 19/11
105							Hours_20190924	
195	Pile Load Test	26 days	Fri 19/11/21	Sat 18/12/21 193	196	0 days	Normal Working Hours It	19/11 18/12
196	ELS works (18100cu.m soil with 4 layers wailing / strutting)	125 days	Mon 20/12/21	Fri 27/5/22 193,194,72,195		0 days	Normal Working Hoursex	20/12 27/5
197 KD1E	R.C. Structure works	180 days	Sat 28/5/22	Sat 31/12/22 75,107,108,196			Normal Working Hourerc	28/5 31/12
198 KD1E 199 SW1	Allow access to Contractor DE/2018/04 for E&M installation and T&C works Flowmeter no. 2-4	0 days	Sat 31/12/22	Sat 31/12/22 197	45FF 55FF	0 days	Normal Working Hours	31/12 <b>♦</b> 3/1 12/8
199 SW1 200 SW1	Flowmeter no. 2-4 Gate Valve Chamber no.1-3	180 days 180 days	Tue 3/1/23	Sat 12/8/23 197 Sat 12/8/23 197	55FF	80 days 80 days	None None	3/1 12/8
200 SW1	Plug Vakve Chamber no.1-2	180 days	Tue 3/1/23 Tue 3/1/23	Sat 12/8/23 197 Sat 12/8/23 197	55FF	80 days	None	3/1 12/8
201 SW1	ABWF works	180 days	Tue 3/1/23 Tue 3/1/23	Sat 12/8/23 197 Sat 12/8/23 197,110,78	55FF	80 days	Normal Working Hoursabwf	3/1 12/8
203	Membrane Facilities Building, B-5	941 days	Mon 6/1/20	Thu 9/3/23 10	JJ1 1	0 days	Normal Working Hou	6/1
204	Decommission and Demolition of existing final sedimentation tanks no. 3 & 4	14 days	Mon 6/1/20	Tue 21/1/20 88,67,90	205	0 days	Normal Working dem	S/I ≅ 21/I
	(Partial)					, 3	Hours_20190924	
205	Installation of sheetpile, FSP-IV 2460sq.m & FSP-II 1680sq.m	40 days	Wed 22/1/20	Wed 11/3/20 204	206	0 days	Normal Working sp	22/1 5550 11/3
206	(50sq.m/rig/day, 2rigs) with toe grout	00 4-	Th.: 40/2/22	Wed 0/4/00 005 33 33	207	0 4	Hours_20190924	12/3 📨 8/4
206	Excavation to level +5.5mPD (5700cu.m soil, 250cu.m/day)	23 days	Thu 12/3/20	Wed 8/4/20 205,92,93	207	0 days	Normal Working Hoursex	
207	Demolition of remaining final sedimentation tanks	45 days	Thu 9/4/20		208	0 days	Normal Working Hours dem	9/4 5555 5/6 6/6 5555 27/7
208	Predrilling (83nrs, 8rigs, 4days/drillhole/rig)	42 days	Sat 6/6/20	Mon 27/7/20 207,69	209	0 days	Normal Working Hours bo	28/7 (28/7 13/1
210	Pre-bored H piles (224nos, 8rigs, 5days/pile/rig)	140 days	Tue 28/7/20 Thu 14/1/21	Wed 13/1/21 208,70	211,210,193 213	0 days	Normal Working Hoursey	197
210	Install S1 wailing / strutting Pile Load Test	10 days 26 days	Thu 14/1/21 Thu 14/1/21	Mon 25/1/21 209 Tue 16/2/21 209	213 212	16 days 0 days	Normal Working Hoursex Normal Working Hourstt	14/1 23/1
212	ELS works	26 days 169 days	Wed 17/2/21	Thu 9/9/21 211	-14	0 days	None	17/2
213	Excavate to level +2mPD and install S2 wailing / strutting (8090cu.m soil,	45 days	Wed 17/2/21 Wed 17/2/21	Tue 13/4/21 210,72	214	0 days	Normal Working ex	17/2 2222 13/4
	250cu.m/day)	40 days				o dayo	Hours_20190924	
214	Installation of sheetpile, FSP-IV 380sq.m (50sq.m/rig/day, 1rigs)	14 days	Wed 14/4/21	Thu 29/4/21 213	215	0 days	Normal Working Hoursep	14/4 😊 29/4
					1-1-		to a second seco	1
215	Excavate to level -1.5mPD and install S3 wailing / strutting (4000cu.m soil,	25 days	Fri 30/4/21	Mon 31/5/21 214	216	0 days	Normal Working ex	30/4 🔤 31/5
215	160cu.m/day)						Hours_20190924	
		25 days 35 days	Fri 30/4/21 Tue 1/6/21	Mon 31/5/21 214  Tue 13/7/21 215	216	0 days		30/4 SS 31/5  1/6 SSS 13/7


	Sewage Treatment Facilities							In the second se
ID Key Date	Task Name	Duration	Start	Finish Predecessors	Successors	Total Slack	Task Calendar trade	2020   2021   2022   2023   2024   2025     Qur 3   Qur 4   Qur 1   Qur 2   Qur 3   Qur 4   Qur 1   Qur 3   Qur 4   Qur 1   Qur 2   Qur 3   Qur 4   Qur 1   Qur 3   Qur 4   Qur 3
217	Excavate to level -7.3mPD and install S5 wailing / strutting (4540cu.m soil,	30 days	Wed 14/7/21	Tue 17/8/21 216	218	0 days	Normal Working ex	013
	160cu.m/day)					·	Hours_20190924	
218	Excavate to final formation level -9.0mPD and install S5 wailing / strutting	20 days	Wed 18/8/21	Thu 9/9/21 217	219	0 days	Normal Working ex	18/8 🖘 9/9
219 KD1F	(2860cu.m soil, 160cu.m/day) R.C. Structure works (from B2 - Level 1)	112 days	Fri 10/9/21	Tue 25/1/22 76,107,108,23	80 46FF 220 221	0 days	Hours_20190924 Normal Working Hoursrc	10/9 ********* 25/1
220 KD1F	Allow access to Contractor DE/2018/04 for E&M installation and T&C works	0 days	Tue 25/1/22	Tue 25/1/22 219	46FF	0 days	Normal Working Hours	25/1 ♦
221 KD1G	R.C. Structure works (from Level 1 to Roof)	120 days	Wed 26/1/22	Sat 25/6/22 219	223,47FF,222	0 days	Normal Working Hourerc	26/1 22222222 25/6
222 KD1G	Allow access to Contractor DE/2018/04 for E&M installation and T&C works	0 days	Sat 25/6/22	Sat 25/6/22 221	47FF	0 days	Normal Working Hours	25/6 ♦
223 SW1	ABWF works	210 days	Mon 27/6/22	Thu 9/3/23 221,110,78,97	' 55FF	206 days	Normal Working Hoursabwf	27/6 9/3
224	SAS Pumping Station, B-6	455 days	Wed 20/5/20	Thu 25/11/21 11		0 days	Normal Working Hou	20/5
225	Predrilling (4nrs, 1rig, 4days/drillhole/rig)	16 days	Wed 20/5/20	Sat 6/6/20 69	226,180	0 days	Normal Working Hourspd	20/5 🗠 6/6
226	Pre-bored H piles (12nos, 1rigs, 5days/pile/rig)	60 days	Mon 8/6/20	Tue 18/8/20 225,70	227,181,228	0 days	Normal Working Hourshp	8/6
227	Sheetpile Installation (FSP-II, 690sq.m, 50sqm/day) with toe grouting	28 days	Wed 19/8/20	Sat 19/9/20 226	229	0 days	Normal Working Hourssp	19/8 🔼 19/9
228	Pile Load Test	26 days	Wed 19/8/20	Thu 17/9/20 226	229	2 days	Normal Working HoursIt	19/8 17/9
229	ELS works (1300cu.m soil with 2 layers wailing / strutting)	75 days	Mon 21/9/20	Sat 19/12/20 227,72,228	230	0 days	Normal Working Hoursex	21/9 19/12
230 KD1H	R.C. Structure works	186 days	Mon 21/12/20	Mon 9/8/21 77,107,108,22		0 days	Normal Working Hourerc	21/12 9/8
231 KD1H	Allow access to Contractor DE/2018/03 for E&M installation and T&C works	0 days	Mon 9/8/21	Mon 9/8/21 230	48FF	0 days	Normal Working Hours	9/8 ♦
232 SW1	ABWF works	90 days	Tue 10/8/21	Thu 25/11/21 230,110,78	55FF	585 days	Normal Working Hoursabwf	10/8 25/11
233	Ancillary Structures, B-7	503 days	Mon 7/9/20	Sat 21/5/22 12	005 044 040 054 000 000	5 days	Normal Working Hou	7/9 21/5 7/9 30/1
234	Demolition of Existing Faciliates and Structures (leachate pump pit & pumping station)	120 days	Mon 7/9/20	Sat 30/1/21 67,88,90	235,241,248,254,260,260	5,25 days	Normal Working dem Hours_20190924	7/9 30/1
235	Chemical System No.1	168 days	Mon 1/2/21	Thu 26/8/21 234		5 days	Normal Working Hou	1/2 25/8
236	Excavation for Raft Footing (20cu.m)	10 days	Mon 1/2/21	Thu 11/2/21	237	5 days	Normal Working Hoursex	1/2 11/2
237	Plate load test	14 days	Tue 16/2/21	Wed 3/3/21 236	238,242	5 days	Normal Working Hours	16/2 3/3
238 KD1J	R.C. structure works	45 days	Mon 15/3/21	Mon 10/5/21 237	239,50FF,244,240	0 days	Normal Working Hourerc	15/3 🏧 10/5
239 KD1J	Allow access to Contractor DE/2018/04 for E&M installation and T&C works	0 days	Mon 10/5/21	Mon 10/5/21 238	50FF	215 days	Normal Working	10/5 ♦
							Hours_20190924	
240 SW1	ABWF works + BS works	90 days	Tue 11/5/21	Thu 26/8/21 110,78,238	55FF	660 days	Normal Working Hoursabwf	11/5 26/8
241	Chemical System No.2	189 days	Thu 4/3/21	Thu 21/10/21 234	2.40	5 days	Normal Working Hou	4/3 21/10
242 243	Excavation for Raft Footing (100cu.m)	15 days	Thu 4/3/21	Sat 20/3/21 237	243	5 days	Normal Working House	4/3 20/3 22/3 9/4
	Plate load test	14 days	Mon 22/3/21	Fri 9/4/21 242	244,249	5 days	Normal Working Hours	
244 KD1J 245 KD1J	R.C. structure works  Allow access to Contractor DE/2018/04 for E&M installation and T&C works	45 days	Tue 11/5/21	Mon 5/7/21 243,238 Mon 5/7/21 244	245,251,50FF,246,247 50FF	0 days	Normal Working Hourerc	11/5 557 5/7 ♦
243 KD13	Allow access to Contractor DE/2018/04 for Edivi Installation and Tac Works	0 days	Mon 5/7/21	WON 5/7/21 244	OUFF	170 days	Normal Working Hours_20190924	37.4
246 SW1	ABWF works + BS works	90 days	Tue 6/7/21	Thu 21/10/21 110,78,244	55FF	615 days	Normal Working Hoursabwf	6/7 21/10
247 SW1	Demolition of existing chemical room	60 days	Tue 6/7/21	Mon 13/9/21 244	55FF	645 days	Normal Working Hours	6/7 13/9
248	Fire Services Sprinkler Pumping Room	220 days	Sat 10/4/21	Mon 3/1/22 234		5 days	Normal Working Hou	10/4
249	Excavation for Raft Footing (800cu.m)	45 days	Sat 10/4/21	Thu 3/6/21 243	250	5 days	Normal Working Hoursex	10/4 3/6
250	Plate load test	14 days	Fri 4/6/21	Mon 21/6/21 249	251,255	5 days	Normal Working Hours	4/6 21/6
251 KD1J	R.C. structure works	60 days	Tue 6/7/21	Mon 13/9/21 250,244	253,257,252,50FF	0 days	Normal Working Hoursrc	6/7 5555 13/9
252 KD1J	Allow access to Contractor DE/2018/04 for E&M installation and T&C works	0 days	Mon 13/9/21	Mon 13/9/21 251	50FF	110 days	Normal Working	13/9 ♦
253 SW1	ADM/F do . DOdo	00 1	T 4.4/0/04	Mars 0/4/00 440 70 054		555 4	Hours_20190924	14/9 3/1
253 SW1	ABWF works + BS works Temporary Chemical Dosing System	90 days <b>191 days</b>	Tue 14/9/21 Tue 22/6/21	Mon 3/1/22 110,78,251 Thu 10/2/22 234	55FF	555 days 5 days	Normal Working Hoursabwf  Normal Working Hou	22/6
255	Excavation for Raft Footing (300cu.m)	30 days	Tue 22/6/21	Tue 27/7/21 250	256	5 days	Normal Working Housex	22/6 27/7
256	Plate load test	14 days	Wed 28/7/21	Thu 12/8/21 255	257,261	5 days	Normal Working Hours	28/7 12/8
257 KD1J	R.C. structure works	30 days	Tue 14/9/21	Thu 21/10/21 256,251	258.50FF.263.259	0 days	Normal Working Hoursrc	14/9 🔤 21/10
258 KD1J	Allow access to Contractor DE/2018/04 for E&M installation and T&C works	0 days	Thu 21/10/21	Thu 21/10/21 257	50FF	80 days	Normal Working	21/10 ♦
							Hours_20190924	
259 SW1	ABWF works + BS works	90 days	Fri 22/10/21	Thu 10/2/22 110,78,257	55FF	525 days	Normal Working Hours abwf	22/10 10/2
260	Fire Hydrant and Booster Pump Room	177 days	Fri 13/8/21	Thu 17/3/22 234		5 days	Normal Working Hou	13/8 17/3
261	Excavation for Raft Footing (200cu.m)	30 days	Fri 13/8/21	Thu 16/9/21 256	262	5 days	Normal Working Hoursex	13/8 16/9
262	Plate load test	14 days	Fri 17/9/21	Tue 5/10/21 261	263,267	5 days	Normal Working Hours	17/9 5/10
263 KD1J	R.C. structure works	30 days	Fri 22/10/21	Thu 25/11/21 262,257	264,265,50FF,269	0 days	Normal Working Hourerc	22/10 25/11
264 KD1J 265 SW1	Allow access to Contractor DE/2018/04 for E&M installation and T&C works	0 days	Thu 25/11/21	Thu 25/11/21 263	50FF	50 days	Normal Working Hours	25/11 ♦ 26/11 17/3
266 SVV I	ABWF works + BS works	90 days	Fri 26/11/21 Wed 6/10/21	Thu 17/3/22 263,110,78 Tue 26/4/22 234	55FF	495 days	Normal Working Hoursabwf  Normal Working Hou	6/10
267	Emergency Generator House Excavation for Raft Footing (100cu.m)	163 days 20 days	Wed 6/10/21	Fri 29/10/21 262	268	5 days 5 days	Normal Working Housex	6/10 29/10
268	Plate load test	14 days	Sat 30/10/21	Mon 15/11/21 267	269,273	5 days	Normal Working Hours	30/10 15/11
269 KD1J	R.C. structure works	30 days	Fri 26/11/21	Mon 3/1/22 268,263	270,50FF,271,275	0 days	Normal Working Hourerc	26/11 553 3/1
270 KD1J	Allow access to Contractor DE/2018/04 for E&M installation and T&C works	0 days	Mon 3/1/22	Mon 3/1/22 269	50FF	20 days	Normal Working	3/1 ♠
	and the works	5 44,5					Hours_20190924	
271 SW1	ABWF works + BS works	90 days	Tue 4/1/22	Tue 26/4/22 110,78,269	55FF	465 days	Normal Working Hoursabwf	4/1 26/4
272	Deodorization System No.1 and No.3A	149 days	Tue 16/11/21	Sat 21/5/22 234		5 days	Normal Working Hou	16/11 21/5
273	Excavation for Raft Footing (400cu.m)	20 days	Tue 16/11/21	Wed 8/12/21 268	274	5 days	Normal Working Hoursex	16/11 8/12
274	Plate load test	14 days	Thu 9/12/21	Fri 24/12/21 273	275	5 days	Normal Working Hours	9/12 24/12
275 KD1J	R.C. structure works	20 days	Tue 4/1/22	Wed 26/1/22 274,269	276,277,50FF	0 days	Normal Working Hourerc	4/1 × 26/1
276 KD1J	Allow access to Contractor DE/2018/04 for E&M installation and T&C works	0 days	Wed 26/1/22	Wed 26/1/22 275	50FF	0 days	Normal Working Hours_20190924	26/1 ♦
277 SW1	ABWF works + BS works	90 days	Thu 27/1/22	Sat 21/5/22 275	55FF	445 days	Normal Working Hours	27/1 21/5
278 SW1	Additional and Alternation Works for Existing Facilities (B-7A, B-8, B-8A)	662 days	Wed 29/1/20	Fri 22/4/22	50	0 days	Normal Working Hou	29/1 22/4
279 KD2B	B-8A Alternation works for existing Air Blower House No.2 (Pipeline CHTA,	180 days	Wed 29/1/20	Thu 3/9/20 15,79,105,106	5 52FF,280	0 days	Normal Working uu	29/1
	approx. 133m DN800 D.I.)						Hours_20190924	
280 KD1I	B7-A Alternation works for exisiting Power House	122 days	Fri 4/9/20	Sat 30/1/21 13,67,88,90,2		0 days	Normal Working Hoursdem	4/9 30/1
281 SW3	Alternation works for existing Membrane Facilities Building No.1	360 days	Mon 1/2/21	Fri 22/4/22 14,280	57FF	573 days	Normal Working Hours	1/2 22/4
282	External Underground Service, Utilities, Road/Drain	1091 days	Mon 24/2/20	Sat 28/10/23 16		0 days	Normal Working Hou	24/2 28/10
283 KD2A	Process Pipes CHR and CHS (approx. 100m twin DN900 D.I.)	325 days	Mon 24/2/20		+2289,288SS+101 days,28		Normal Working Hoursuu	24/2
284 SW2	Process Pipes, exclude CHR and CHS	550 days	Mon 29/6/20		ay: 289FS-100 days,56FF	0 days	Normal Working Hours uu	29/6 29/6 29/6 29/6 29/6 29/6 29/6 29/6
285 SW2	Drainage	550 days	Mon 29/6/20		ay: 289FS-100 days,56FF	0 days	Normal Working Hours un	29/6
286 SW2 287 SW2	Sewerage	550 days	Mon 29/6/20		ay: 289FS-100 days,56FF	0 days	Normal Working Hours un	29/6
287 SW2 288 SW2	Waterworks Cable Ducts	550 days	Mon 29/6/20	Fri 6/5/22 283SS+101 da		0 days	Normal Working Hours	29/6
289 KD3A	Cable Ducts Roadworks	550 days 540 days	Mon 29/6/20 Fri 31/12/21	Sat 28/10/23 285FS-100 da	ay: 289FS-100 days,56FF	0 days 0 days	Normal Working Hours  Normal Working Hours	31/12
290 KD3A	Landscaping Works	854 days	Wed 11/5/22	Thu 27/3/25 16	iya 001 1	0 days	Normal Working Hour	11/5
291 SW3	Irrigation System	120 days	Wed 11/5/22 Wed 11/5/22	Fri 30/9/22 287FS+2 days	1 292 57FF	0 days	Normal Working Houseuu	11/5
292 SW3	Hard Landscaping Works	220 days	Mon 3/10/22	Mon 3/7/23 291,80	293,57FF	0 days	Normal Working Hoursland	3/10
293 SW3	Soft Landscaping Works	220 days	Tue 4/7/23	Tue 26/3/24 292,80	294,57FF	0 days	Normal Working Hoursland	4/7 (111111111111111111111111111111111111
294 DLP	Establishment Works (365 days)	294 days	Wed 27/3/24	Thu 27/3/25 293,80	59FF	0 days	Normal Working Hours	27/3
		, .						








Page 2 of 13



Date	Revision	Checked	Approved
24-Oct-19	Rev. 0	Al	KM
10-Feb-20	Rev. 1	Al	KM
21-Apr-20	Rev. 2	Al	KM







Page 3 of 13



Date	Revision	Checked	Approved
24-Oct-19	Rev. 0	Al	KM
10-Feb-20	Rev. 1	Al	KM
21-Apr-20	Rev. 2	Al	KM






Page 5 of 13



Date	Revision	Checked	Approved
24-Oct-19	Rev. 0	Al	KM
10-Feb-20	Rev. 1	Al	KM
21-Apr-20	Rev. 2	Al	KM








Page 6 of 13



Date	Revision	Checked	Approved
24-Oct-19	Rev. 0	Al	KM
10-Feb-20	Rev. 1	Al	KM
21-Apr-20	Rev. 2	Al	KM











Page 9 of 13



Date	Revision	Checked	Approved
24-Oct-19	Rev. 0	Al	KM
10-Feb-20	Rev. 1	Al	KM
21-Apr-20	Rev. 2	Al	KM







Page 10 of 13



Date	Revision	Checked	Approved
24-Oct-19	Rev. 0	Al	KM
10-Feb-20	Rev. 1	Al	KM
21-Apr-20	Rev. 2	Al	KM







Page 12 of 13



Date	Revision	Checked	Approved
24-Oct-19	Rev. 0	Al	KM
10-Feb-20	Rev. 1	Al	KM
21-Apr-20	Rev. 2	Al	KM

Activity ID	Activity Name	Original	Early Start	Early Finish	Late Start	Late Finish	Total	9			2020				2021			7	2022			20	)23		202	4
,		Duration	,	,			Float	J A S	J N D J	F M A	M J J A	S O N	D J F	M A M	J J A	S O N	D J F	M A M	J J A	S O N D	J F M	A M J	J A S	0 N D	J F M	A M J
AS510800	System Commissioning Tests for Sludge Digestion System	30	05-May-23	03-Jun-23	05-May-23	03-Jun-23	0	<u> </u>	1210171	0 0 7		11101	1 1 1 1	10 1 20			-1-1-1	00 0 0	0 0 00	70070	7 7 7 12		7 7/ 7	710101	52 0 0	7 00 0
AS510900	SAT for Gas Burning System	15	09-Apr-23	23-Apr-23	05-May-23	19-May-23	26	11 1 1																		
AS511000	System Commissioning Tests for Gas Burning System	30	20-May-23	18-Jun-23	20-May-23	18-Jun-23	0	11 11														🛑				
AS511100	SAT for CHP System	30	09-Apr-23	08-May-23	20-Apr-23	19-May-23	11																			
AS511200	System Commissioning Tests for CHP System	30	20-May-23	18-Jun-23	20-May-23	18-Jun-23	0															🛑				
AS511300b	SAT & System Commissioning Tests for Other Facilities	45	28-Apr-23	11-Jun-23	05-May-23	18-Jun-23	7						] ] ]									<b>—</b>				
AS512100	Seeding	14	05-Jun-23	18-Jun-23	05-Jun-23	18-Jun-23	0																		. ! ! !	
AS512200a	Process Start Up - Digester 1	120	19-Jun-23	16-Oct-23	19-Jun-23	16-Oct-23	0																	<b>=</b>		
AS512300a	Notice to Commence Phase 1 System Commissioning - Digester 1	3	17-Oct-23	19-Oct-23	09-Dec-23	11-Dec-23	53																	1		
AS512400a	Phase 1 System Commissioning - Digester 1	30	20-Oct-23	18-Nov-23	12-Dec-23	10-Jan-24	53																			
AS512500a	Process Start Up - Digester 2	120	11-Aug-23	08-Dec-23	11-Aug-23	08-Dec-23	0						1 1 1 1 1 1													
AS512600a	Notice to Commence Phase 1 System Commissioning - Digester 2	3	09-Dec-23	11-Dec-23	09-Dec-23	11-Dec-23	0																	1		
AS512700a	Phase 1 System Commissioning - Digester 2	30	12-Dec-23	10-Jan-24	12-Dec-23	10-Jan-24	0																		4	
AS512800a	Phase 2 System Commissioning - Digester 1 & 2	7	11-Jan-24	17-Jan-24	11-Jan-24	17-Jan-24	0																		•	
AS512900a	Notice to Commence Plant Commissioning	7	18-Jan-24	24-Jan-24	18-Jan-24	24-Jan-24	0																		•	
AS513000a	Plant Commissioning Tests	45	25-Jan-24	09-Mar-24	25-Jan-24	09-Mar-24	0						1 1 7				1 7 7	1 777			-   -					1 1 1



File Name: DE/2018/03 R2-2 Layout: DE1803 (R2) - WBS TASK filter: All Activities

Page 13 of 13



Contract No. DE/2018/03
Shek Wu Hui Effluent Polishing Plant - Main Works Stage 1
Sidestream Treatment Facilities and E&M Works for Sluge Treatment Faciliteis
Master Programme

Date	Revision	Checked	Approved
24-Oct-19	Rev. 0	Al	KM
10-Feb-20	Rev. 1	Al	KM
21-Apr-20	Rev. 2	Al	KM

Drainage Services Department The Community of the Hong Kong Special Administrative Region						9	Shek Wu Hui	Effluent Po	Proposed Work lishing Plant - Main			Sewage Treatme	nt Facilities											AEC
ID WBS Task Name		Duration Start between Task	t Fi	inish	Early Start			-	rs Successor Resource Names	2020				2021 1st Quarter 2nd Qua	uarter 3rd	d Quarter 4th Q	2022 Quarter 1st Q	uarter 2nd Qua	rter 3rd Quarter	4th Quarter 1st		Quarter 3rd Qua	rter 4th Quarter	2024 1st Quarter
11 DE/2018/04	Master Programme	Start and Finish 1625 days Mon	n 2/12/19 Ti	ue 14/5/24	Mon 2/12/	Tue 14/5/24	1 da	у		Nov Dec Jan Feb	Mar Apr M	ay Jun Jul Aug Se	p Oct Nov Dec	Jan Feb Mar Apr May	ay Jun Ju	I Aug Sep Oct	Nov Dec Jan I	Feb Mar Apr May	Jun Jul Aug S	ep Oct Nov Dec Jan	Feb Mar Apr M	May Jun Jul Au	g Sep Oct Nov De	c Jan Feb M
2 1.1 Starting D	ate	0 days Mon	1 2/12/19 N	1on 2/12/19	Mon 2/12/	. Mon 2/12/	0 day	S	3SS+1625	2/12														
3 1.2 Completio				and the second		Tue 14/5/24		s 25S+1625 e																
4 1.3 Planned C 5 1.4 Works Ar	ompletion Date	0 days Thu 9				Thu 9/5/24 Thu 1/10/20		s 2SS+1620 e	dī 874				-											
	date for Works Area WA1-C	89 edays Mon				Sat 29/2/20	0 eday	-																
7 1.4.2 Actual	Access / Handover Date		21/2/20 Fr		Fri 21/2/20	Fri 21/2/20	39 day		11	+	21/2													
	ion for acceptance of subcontract works package (Site Office)	60 days Wed	d 1/1/20 Sa	at 29/2/20	Wed 1/1/20	Sat 29/2/20	0 day	s 2SS+30 eda	ys 9	<del>                                  </del>	- III													
	on of quotations for subcontract works (Site Office)	21 days Sun 1				Sat 21/3/20	0 day		10		4										20			
	nce of conforming quotation (Site Office) and Fabrication of the Contractor's Site Accomodations	10 days Sun 2 120 days Wed				Tue 31/3/20 Wed 29/7/	0 day 32 day		11 17															
	ion for acceptance of subcontract works pacakge (Site Office Foundation)			ved 25/7/20 Ved 20/5/20		Wed 20/5/	0 day		13			h												
	on of quotations for subcontract works (Site Office Foundation)	18 days Thu		un 7/6/20		Sun 7/6/20	0 day		14			*												
	nce of conforming quotation (Site founcation)	7 days Mon	n 8/6/20 St	un 14/6/20	Mon 8/6/20	Sun 14/6/20	0 day	s 13	15			4												
	and Construction of the Contractor's Site Office foundation	30 days Mon				. Tue 14/7/20	0 day		16															
	ction of Contractor's Site Office foundation allation of the Contractor's Site Accomodations (MiC)	47 days Wed 30 days Mon				. Sun 30/8/20 . Tue 29/9/20	0 day	s 15 y 11,16	17 18															
	ted date of working at site	0 days Thu				Thu 1/10/20	0 day		10				<b>a</b> 1/10											
191.5 Works Are		334 days Mon					0 day																	
	late for Works Area WA2-C	89 edays Mon				Sat 29/2/20	0 eday			-	•													
	ccess / Handover Date		1/2/20 Fr			Fri 21/2/20	153 day		25	*	21/2													
	ion for acceptance of subcontract works package n of quotations for subcontract works	40 edays Fri 1/ 30 edays Wed		/ed 10/6/20		Wed 10/6/ Fri 10/7/20	0 eday 0 eday	s 2SS+30 eda s 22	ys 23 24		<b>&gt;</b>	1												
	nce of conforming quotation	14 edays Fri 10				Fri 24/7/20	0 eday		25															
· ·	of Contractor's Storage Area	60 edays Fri 24				Tue 22/9/20	39 eday		26			+	_											
	ted date of Storage Area available	0 days Sat 3			Sat 31/10/20	Sat 31/10/20	0 day	s 25					<b>31/10</b>	)										
	ent of major plant and materials	910 days Mon				Sun 29/5/22				<b>*</b>						NA PERSONAL PROPERTY OF		45/2						_
	Completion Date for Procurement of major plant and materials - stoplogs and penstocks	0 days Tue 1 835 days Mon				Tue 15/3/22 Tue 15/3/22	0 day	s 2SS+620 da	ys 28,510									15/3			_			
	ission for acceptance of purchasing package	180 days Mon			Mon 2/12/		0 day		31		_	<u></u>												
	tion of quotations for purchasing package	60 days Sat 3				Tue 28/7/20	0 day		32															
32 1.6.2.3 Acce	otance of conforming quotation	30 days Wed	1 29/7/20 Th	nu 27/8/20	Wed 29/7/	Thu 27/8/20	0 day	s 31	423,427			*												
	facturing and Factory Acceptance Test of Plant	240 days Fri 4/				Sat 29/1/22		s 423,427	34						*									
	ing and Delivery of Plant to site  - Instrumentations except use at BR	45 days Sun 3 835 days Mon				Tue 15/3/22 . Tue 15/3/22	172 day 0 day		463 <b>28,519</b>														1	
	ission for acceptance of purchasing package	180 days Mon			Mon 2/12/		0 day		37		-													
37 1.6.3.2 Invita	tion of quotations for purchasing package	60 days Sat 3				Tue 28/7/20	0 day		38															
38 1.6.3.3 Acce	tance of conforming quotation	30 days Wed	1 29/7/20 Th	nu 27/8/20	Wed 29/7/	. Thu 27/8/20	0 day	s 37	423,427															
	facturing and Factory Acceptance Test of Plant	240 days Fri 4/		at 29/1/22		Sat 29/1/22		s 423,427	40															
	ing and Delivery of Plant to site - pipework and valves	45 days Sun 3 349 days Mon				Tue 15/3/22 . Sat 16/10/	172 day		463				-			-								
	ission for acceptance of purchasing package	120 days Mon				. Mon 1/3/21	150 day		28,511,59 43					b		_								
	tion of quotations for purchasing package	60 days Tue 2			Tue 2/3/21		0 day		44					+										
44 1.6.4.3 Acce	tance of conforming quotation	30 days Sat 1,	1/5/21 Su	ın 30/5/21	Sat 1/5/21	Sun 30/5/21	4 day	43	45					*	4									
	facturing and Factory Acceptance Test of Plant	90 days Fri 4/				Wed 1/9/21		423,427,44																
	ing and Delivery of Plant to site - electric actuators					Sat 16/10/21			554							_								
	ission for acceptance of purchasing package	835 days Mon 180 days Mon			Mon 2/12/	Tue 15/3/22 Fri 29/5/20	346 day: 0 day:		49	1		<u>_</u>												
	ion of quotations for purchasing package	60 days Sat 30				Tue 28/7/20	0 day		50			<b>+</b>												
	tance of conforming quotation	30 days Wed	29/7/20 Th	nu 27/8/20	Wed 29/7/	Thu 27/8/20	0 day	49	423,427			*												
	facturing and Factory Acceptance Test of Plant	240 days Fri 4/				Sat 29/1/22		423,427	52															
	ng and Delivery of Plant to site - HV Switchboards	45 days Sun 3 835 days Mon				Tue 15/3/22	292 day:		554 <b>626</b>							/								
	ssion for acceptance of purchasing package	180 days Mon			Mon 2/12/		360 day: 0 day:		55			h												
	ion of quotations for purchasing package	60 days Sat 30				Tue 28/7/20	0 days		56			<b>—</b>												
	tance of conforming quotation	30 days Wed	29/7/20 Th	nu 27/8/20	Wed 29/7/	Thu 27/8/20	0 day	55	423,427			*			-									
	facturing and Factory Acceptance Test of Plant	240 days Fri 4/				Sat 29/1/22		423,427	58															
	ng and Delivery of Plant to site  LV Switchboards	45 days Sun 3					360 days		626															
	ssion for acceptance of purchasing package	835 days Mon 180 days Mon			Mon 2/12/		475 day: 0 day:		61			<u> </u>						-						
	ion of quotations for purchasing package	60 days Sat 30					0 days		62			<b>—</b>												
	tance of conforming quotation	30 days Wed			Wed 29/7/	Thu 27/8/20	0 days	61	423,427			*			-									
	facturing and Factory Acceptance Test of Plant (to be witnessed by PM)	240 days Fri 4/			Fri 4/6/21			423,427	64															
	nipping and Delivery of Plant to site	45 days Sun 3				Tue 15/3/22	360 days		624	_							1							
	Manufacturing and Factory Acceptance Test of Plant (to be witnessed by hipping and Delivery of Plant to site	240 days Fri 4/0 45 days Sun 3				Sat 29/1/22 Tue 15/3/22	0 days	423,427 65	66 522,523	-					#		3							
	anufacturing and Factory Acceptance Test of Plant (to be witnessed by F	240 days Fri 4/0				Sat 29/1/22		423,427	68															
	sipping and Delivery of Plant to site	45 days Sun 3				Tue 15/3/22	360 days		622						1						_#			
69 1.6.7.10 MFS -	Manufacturing and Factory Acceptance Test of Plant (to be witnessed by	240 days Fri 4/6	/6/21 Sa	t 29/1/22	Fri 4/6/21	Sat 29/1/22	0 days	423,427	70															
Task  Milestone, Tenta	Milestone   ◆ Project Sumr  ve  ⑤ Summary   Manual Sum		Late Critica	al		Critical S Progress			Manual Progress Slack (Float)		<ul><li>Milestone</li><li>Slack</li></ul>	(Actual) *												
DE/2018/04	Summery manual sum		• CHUCA	-		riogress	_		SidCK (FIOAL)		- JIBCK													
on 20/4/20																								

5	Drainage Services Department The Communit of the Hong Engl Special Administration Region
---	---

Status Date Tue 14/4/20

Proposed Work Programme for DE/2018/04

AECOM Shek Wu Hui Effluent Polishing Plant - Main Works Stage 1 E&M Works for Sewage Treatment Facilities WBS Duration Early Finish Free Slack Early Start 2020 2022 2023 2024

| arter | 1st Quarter | 2nd Quarter | 3rd Quarter | 3rd Quarter | 3rd Quarter | 4th Quarter | 1st Quarter | 1st Quarter | 2nd Quarter | between Task 70 1.6.7.11 MFS - Shipping and Delivery of Plant to site 45 days Sun 30/1/22 Tue 15/3/22 Sun 30/1/22 Tue 15/3/22 360 days 69 623 711.6.8 General - 11kV/380V Stepdown Power Transforme 835 days Mon 2/12/19 Tue 15/3/22 Mon 2/12/... Tue 15/3/22 496 days 72 1.6.8.1 Submission for acceptance of purchasing package 180 days Mon 2/12/19 Fri 29/5/20 Mon 2/12/... Fri 29/5/20 73 0 days 2 73 1.6.8.2 73 Invitation of quotations for purchasing package 60 days Sat 30/5/20 Tue 28/7/20 Sat 30/5/20 Tue 28/7/20 0 days 72 74 74 1.6.8.3 Acceptance of conforming quotatio 30 days Wed 29/7/20 Thu 27/8/20 Wed 29/7/... Thu 27/8/20 423,427 0 days 73 75 75 1.6.8.4 IW - Manufacturing and Factory Acceptance Test of Plant 240 days Fri 4/6/21 Sat 29/1/22 Fri 4/6/21 Sat 29/1/22 0 days 423,427 76 76 761685 IW - Shipping and Delivery of Plant to site 186 days 75 45 days Sun 30/1/22 Tue 15/3/22 Sun 30/1/22 Tue 15/3/22 77 1.6.9 Inlet Works - mechanical raked bar screens 910 days Mon 2/12/19 Sun 29/5/22 Mon 2/12/... Sun 29/5/22 425 days 78 78 1.6.9.1 Submission for acceptance of purchasing package 180 days Mon 2/12/19 Fri 29/5/20 Mon 2/12/... Fri 29/5/20 0 days 2 79 1.6.9.2 Invitation of quotations for purchasing package 60 days Sat 30/5/20 Tue 28/7/20 Sat 30/5/20 Tue 28/7/20 0 days 78 80 80 80 1.6.9.3 Acceptance of conforming quotation 30 days Wed 29/7/20 Thu 27/8/20 Wed 29/7/... Thu 27/8/20 0 days 79 425,426,4 81 1.6.9.4 Manufacturing and Factory Acceptance Test of Plant 300 days Fri 4/6/21 Wed 30/3/22 Fri 4/6/21 Wed 30/3/... 0 days 427 82 82 60 days Thu 31/3/22 Sun 29/5/22 82 1.6.9.5 Shipping and Delivery of Plant to site Thu 31/3/22 Sun 29/5/22 97 days 81 465,468 83 83 1.6.10 Inlet Works - screening conveyors 910 days Mon 2/12/19 Sun 29/5/22 Mon 2/12/... Sun 29/5/22 209 days 466 84 84 1.6.10.1 0 days 2 Submission for acceptance of purchasing package 180 days Mon 2/12/19 Fri 29/5/20 Mon 2/12/... Fri 29/5/20 85 85 1.6.10.2 Invitation of quotations for purchasing package 60 days Sat 30/5/20 Tue 28/7/20 Sat 30/5/20 Tue 28/7/20 0 days 84 86 1.6.10.3 Acceptance of conforming quotatio 30 days Wed 29/7/20 Thu 27/8/20 Wed 29/7/... Thu 27/8/20 0 days 85 425,426,4 87 87 1.6.10.4 Manufacturing and Factory Acceptance Test of Plant 300 days Fri 4/6/21 Wed 30/3/22 Fri 4/6/21 Wed 30/3/... 0 days 427 88 88 1.6.10.5 Shipping and Delivery of Plant to site 60 days Thu 31/3/22 Sun 29/5/22 Thu 31/3/22 Sun 29/5/22 520 days 87 89 89 1.6.11 Inlet Works - inlet Pumps (Marking Scheme Approach) 910 days Mon 2/12/19 Sun 29/5/22 Mon 2/12/... Sun 29/5/22 306 days 90 90 1.6.11.1 Submission for acceptance of purchasing package including proposed marking 180 days Mon 2/12/19 Fri 29/5/20 Fri 29/5/20 0 days 2 91 2/12/19 91 91 1.6.11.2 Invitation of quotations for purchasing package 60 days Sat 30/5/20 Tue 28/7/20 Sat 30/5/20 Tue 28/7/20 0 days 90 92 1.6.11.3 92 Acceptance of conforming quotation 30 days Wed 29/7/20 Thu 27/8/20 Wed 29/7/ Thu 27/8/20 0 days 91 425,426,4 93 1.6.11.4 Manufacturing and Factory Acceptance Test of Plant (to be witnessed by PM) 300 days Fri 4/6/21 Wed 30/3/22 Fri 4/6/21 Wed 30/3/... 0 days 427 94 1.6.11.5 Shipping and Delivery of Plant to site 60 days Thu 31/3/22 Sun 29/5/22 Thu 31/3/22 Sun 29/5/22 515 days 93 95 95 1.6.12 Inlet Works - grit removal system 910 days Mon 2/12/19 Sun 29/5/22 Mon 2/12/... Sun 29/5/22 327 days 96 1.6.12.1 Submission for acceptance of purchasing package 180 days Mon 2/12/19 Fri 29/5/20 Mon 2/12/... Fri 29/5/20 0 days 2 97 Invitation of quotations for purchasing package 97 1.6.12.2 60 days Sat 30/5/20 Tue 28/7/20 Sat 30/5/20 Tue 28/7/20 0 days 96 98 98 1.6.12.3 Acceptance of conforming quotation 30 days Wed 29/7/20 Thu 27/8/20 Wed 29/7/... Thu 27/8/20 0 days 97 425,426,4 99 99 1.6.12.4 Manufacturing and Factory Acceptance Test of Plant 300 days Fri 4/6/21 Wed 30/3/22 Fri 4/6/21 Wed 30/3/... 0 days 427 100 100 100 1.6.12.5 Shipping and Delivery of Plant to site 60 days Thu 31/3/22 Sun 29/5/22 Thu 31/3/22 Sun 29/5/22 536 days 99 101 101 1.6.13 Inlet Works - grit classifiers 910 days Mon 2/12/19 Sun 29/5/22 Mon 2/12/... Sun 29/5/22 1 day 470 102 102 1.6.13.1 Submission for acceptance of purchasing package 180 days Mon 2/12/19 Fri 29/5/20 Mon 2/12/... Fri 29/5/20 0 days 2 103 103 103 1.6.13.2 Invitation of quotations for purchasing package 60 days Sat 30/5/20 Tue 28/7/20 Sat 30/5/20 Tue 28/7/20 0 days 102 104 104 104 1.6.13.3 Acceptance of conforming quotatio 30 days Wed 29/7/20 Thu 27/8/20 Wed 29/7/... Thu 27/8/20 0 days 103 425,426,4 105 1.6.13.4 Manufacturing and Factory Acceptance Test of Plant 300 days Fri 4/6/21 Wed 30/3/22 Fri 4/6/21 Wed 30/3/... 0 days 427 106 106 106 1.6.13.5 Shipping and Delivery of Plant to site 60 days Thu 31/3/22 Sun 29/5/22 Thu 31/3/22 Sun 29/5/22 550 days 105 107 107 1.6.14 Inlet Works - compactors 910 days Mon 2/12/19 Sun 29/5/22 Mon 2/12/... Sun 29/5/22 1 day 471 Submission for acceptance of purchasing package 108 108 1.6.14.1 180 days Mon 2/12/19 Fri 29/5/20 Mon 2/12/... Fri 29/5/20 0 days 2 109 109 1.6.14.2 109 Invitation of quotations for purchasing package 60 days Sat 30/5/20 Tue 28/7/20 Sat 30/5/20 Tue 28/7/20 0 days 108 110 110 110 1.6.14.3 Acceptance of conforming quotation 30 days Wed 29/7/20 Thu 27/8/20 Wed 29/7/... Thu 27/8/20 0 days 109 425,426,4 111 111 1.6.14.4 Manufacturing and Factory Acceptance Test of Plant 300 days Fri 4/6/21 Wed 30/3/22 Fri 4/6/21 Wed 30/3/... 0 days 427 112 112 112 1.6.14.5 550 days 111 Shipping and Delivery of Plant to site 60 days Thu 31/3/22 Sun 29/5/22 Thu 31/3/22 Sun 29/5/22 113 113 1.6.15 PST - lamella plate settlers 835 days Mon 2/12/19 Tue 15/3/22 Mon 2/12/... Tue 15/3/22 512 1 day 114 114 1.6.15.1 Submission for acceptance of purchasing package 180 days Mon 2/12/19 Fri 29/5/20 Mon 2/12/... Fri 29/5/20 0 days 2 115 115 115 1.6.15.2 Invitation of quotations for purchasing package 60 days Sat 30/5/20 Tue 28/7/20 Sat 30/5/20 Tue 28/7/20 116 0 days 114 116 116 1.6.15.3 Acceptance of conforming quotation 30 days Wed 29/7/20 Thu 27/8/20 Wed 29/7/... Thu 27/8/20 0 days 115 425,426,4 117 117 1 6 15 4 Manufacturing and Factory Acceptance Test of Plan 240 days Fri 4/6/21 Sat 29/1/22 Fri 4/6/21 Sat 29/1/22 0 days 423,427 118 118 118 1.6.15.5 Shipping and Delivery of Plant to site 45 days Sun 30/1/22 Tue 15/3/22 Sun 30/1/22 Tue 15/3/22 546 days 117 119 119 1.6.16 PST - reciprocating type bottom scrapers 835 days Mon 2/12/19 Tue 15/3/22 Mon 2/12/... Tue 15/3/22 513 1 day 120 1.6.16.1 Submission for acceptance of purchasing package 180 days Mon 2/12/19 Fri 29/5/20 Mon 2/12/... Fri 29/5/20 0 days 2 121 Invitation of quotations for purchasing package 121 1.6.16.2 121 60 days Sat 30/5/20 Tue 28/7/20 Sat 30/5/20 Tue 28/7/20 0 days 120 122 122 1.6.16.3 122 Acceptance of conforming quotation 30 days Wed 29/7/20 Thu 27/8/20 Wed 29/7/... Thu 27/8/20 0 days 121 425,426,4 123 123 1.6.16.4 Manufacturing and Factory Acceptance Test of Plant 240 days Fri 4/6/21 Sat 29/1/22 Fri 4/6/21 Sat 29/1/22 124 0 days 423,427 124 124 1.6.16.5 Shipping and Delivery of Plant to site 45 days Sun 30/1/22 Tue 15/3/22 Sun 30/1/22 Tue 15/3/22 516 days 123 125 1.6.17 125 PST - surface scum skimmers 835 days Mon 2/12/19 Tue 15/3/22 Mon 2/12/... Tue 15/3/22 514 1 day 126 126 1.6.17.1 Submission for acceptance of purchasing package 180 days Mon 2/12/19 Fri 29/5/20 127 Mon 2/12/... Fri 29/5/20 0 days 2 127 127 1.6.17.2 Invitation of quotations for purchasing package 60 days Sat 30/5/20 Tue 28/7/20 Sat 30/5/20 Tue 28/7/20 0 days 126 128 128 128 1.6.17.3 Acceptance of conforming quotation 30 days Wed 29/7/20 Thu 27/8/20 Wed 29/7/... Thu 27/8/20 0 days 127 425,426,4 129 129 1.6.17.4 Manufacturing and Factory Acceptance Test of Plant 240 days Fri 4/6/21 Sat 29/1/22 Fri 4/6/21 Sat 29/1/22 0 days 423,427 130 130 130 1.6.17.5 Shipping and Delivery of Plant to site 45 days Sun 30/1/22 Tue 15/3/22 Sun 30/1/22 Tue 15/3/22 646 days 129 131 1.6.18 PST - scum collector pipes 835 days Mon 2/12/19 Tue 15/3/22 Mon 2/12/... Tue 15/3/22 1 day 515 132 132 1.6.18.1 Submission for acceptance of purchasing package 180 days Mon 2/12/19 Fri 29/5/20 Mon 2/12/... Fri 29/5/20 0 days 2 133 133 133 1.6.18.2 Invitation of quotations for purchasing package 60 days Sat 30/5/20 Tue 28/7/20 Sat 30/5/20 Tue 28/7/20 0 days 132 134 134 134 1.6.18.3 Acceptance of conforming quotation 30 days Wed 29/7/20 Thu 27/8/20 Wed 29/7/... Thu 27/8/20 423,427 0 days 133 135 1.6.18.4 135 Manufacturing and Factory Acceptance Test of Plant 240 days Fri 4/6/21 Sat 29/1/22 Fri 4/6/21 Sat 29/1/22 0 days 423,427 136 136 1.6.18.5 136 Shipping and Delivery of Plant to site 45 days Sun 30/1/22 Tue 15/3/22 Sun 30/1/22 Tue 15/3/22 646 days 135 137 137 1.6.19 PST - piston type primary sludge pumps 835 days Mon 2/12/19 Tue 15/3/22 Mon 2/12/... Tue 15/3/22 516 1 day 138 138 1.6.19.1 Submission for acceptance of purchasing package 180 days Mon 2/12/19 Fri 29/5/20 Mon 2/12/... Fri 29/5/20 0 days 2 139 Critical Split Manual Progress Critical Manual Summary Progress Slack (Float) Slack Project: DE/2018/04 Date: Mon 20/4/20

The Government of the	Services Department https://pocid.kaluniteration.kajuk					Shek Wu Hui Effluent F		ork Programme for DE/2018/04 n Works Stage 1 E&M Works for Sewage Treatment Facilities
ID WBS	Task Name	Duration Start	Finish	Early Start		Free Slack Predecess	sors Successor Resourc	ce 2020 2021 2022 2023 2024
122.5		between Task Start and Finish					Names	
139 1.6.19	,	60 days Sat 30/5/20		Sat 30/5/20			140	
141 1.6.19	9	30 days Wed 29/7/20		Wed 29/7/ 1			423,427	
142 1.6.19	, , , , , , , , , , , , , , , , , , , ,	240 days Fri 4/6/21 45 days Sun 30/1/22	Sat 29/1/22 Tue 15/3/22	Fri 4/6/21 S Sun 30/1/22	Sat 29/1/22 Tue 15/3/22	0 days 423,427 556 days 141	142	
143 1.6.20		835 days Mon 2/12/19		Mon 2/12/ 1			517	
144 1.6.20	20.1 Submission for acceptance of purchasing package	180 days Mon 2/12/19		Mon 2/12/ F		0 days 2	145	
145 1.6.20	10.2 Invitation of quotations for purchasing package	60 days Sat 30/5/20	Tue 28/7/20	Sat 30/5/20 T	Tue 28/7/20	0 days 144	146	
146 1.6.20		30 days Wed 29/7/20	Thu 27/8/20	Wed 29/7/ 1	Thu 27/8/20	0 days 145	423,427	
147 1.6.20		240 days Fri 4/6/21			Sat 29/1/22	0 days 423,427	148	
148 1.6.20 149 1.6.21		45 days Sun 30/1/22		Sun 30/1/22 T				
150 1.6.21		835 days Mon 2/12/19 180 days Mon 2/12/19		Mon 2/12/ T Mon 2/12/ F		1 day 0 days 2	518 151	
151 1.6.21		60 days Sat 30/5/20		Sat 30/5/20 T		0 days 150	152	
152 1.6.21	1.3 Acceptance of conforming quotation	30 days Wed 29/7/20		Wed 29/7/ T			423,427	
153 1.6.21	1.4 Manufacturing and Factory Acceptance Test of Plant	240 days Fri 4/6/21	Sat 29/1/22	Fri 4/6/21 S	Sat 29/1/22	0 days 423,427	154	
154 1.6.21		45 days Sun 30/1/22	Tue 15/3/22	Sun 30/1/22 T	Tue 15/3/22	616 days 153		<u> </u>
155 1.6.22	0	835 days Mon 2/12/19		Mon 2/12/ T				
156 1.6.22 157 1.6.22		180 days Mon 2/12/19 60 days Sat 30/5/20		Mon 2/12/ F		0 days 2	157	
158 1.6.22		60 days Sat 30/5/20 30 days Wed 29/7/20		Sat 30/5/20 T Wed 29/7/ T		0 days 156 0 days 157	158 423,427	
159 1.6.22					Sat 29/1/22	0 days 137	160	
160 1.6.22		45 days Sun 30/1/22		Sun 30/1/22 T		0 days 159	650,662,6	
161 1.6.23	- Se and Louis and Marines	835 days Mon 2/12/19	Tue 15/3/22	Mon 2/12/ T	Tue 15/3/22	1 day		
162 1.6.23.		180 days Mon 2/12/19		Mon 2/12/ F		0 days 2	163	
163 1.6.23. 164 1.6.23.	1	60 days Sat 30/5/20		Sat 30/5/20 T		0 days 162	164	
164 1.6.23. 165 1.6.23.		30 days Wed 29/7/20 240 days Fri 4/6/21		Wed 29/7/ T		0 days 163	423,427 166	
166 1.6.23.	,,,	45 days Sun 30/1/22		Fri 4/6/21 S Sun 30/1/22 T	at 29/1/22 ue 15/3/22	0 days 423,427 0 days 165	650,662,6	
167 1.6.24		835 days Mon 2/12/19		Mon 2/12/ T		1 day	0,002,0	
168 1.6.24.	Submission for acceptance of purchasing package	180 days Mon 2/12/19		Mon 2/12/ F		0 days 2	169	
169 1.6.24.	, , , , , , , , , , , , , , , , , , , ,	60 days Sat 30/5/20	Tue 28/7/20	Sat 30/5/20 T	ue 28/7/20	0 days 168	170	
170 1.6.24.	· ·	30 days Wed 29/7/20		Wed 29/7/ T		0 days 169	423,427	
171 1.6.24. 172 1.6.24.	, , , , , , , , , , , , , , , , , , , ,	240 days Fri 4/6/21			at 29/1/22	0 days 423,427	172	
173 1.6.25		45 days Sun 30/1/22 835 days Mon 2/12/19		Sun 30/1/22 T Mon 2/12/ T		0 days 171 1 day	650,662,6	
174 1.6.25.	•	180 days Mon 2/12/19		Mon 2/12/ F		0 days 2	175	
175 1.6.25.	.2 Invitation of quotations for purchasing package	60 days Sat 30/5/20		Sat 30/5/20 T		0 days 174	176	
176 1.6.25.	.3 Acceptance of conforming quotation	30 days Wed 29/7/20	Thu 27/8/20	Wed 29/7/ T	hu 27/8/20	0 days 175	423,427	
177 1.6.25.4	, , , , , , , , , , , , , , , , , , , ,	240 days Fri 4/6/21	Sat 29/1/22	Fri 4/6/21 S	at 29/1/22	0 days 423,427	178	
178 1.6.25.5		45 days Sun 30/1/22		Sun 30/1/22 T		292 days 177	555	
179 1.6.26 180 1.6.26.1		835 days Mon 2/12/19					101	
	scheme	ng 180 days Mon 2/12/19		2/12/19	ri 29/5/20	0 days 2	181	
181 1.6.26.2		60 days Sat 30/5/20		Sat 30/5/20 To	ue 28/7/20	0 days 180	182	
182 1.6.26.3 183 1.6.26.4		30 days Wed 29/7/20		Wed 29/7/ TI		0 days 181	423,427	
184 1.6.26.5	, , , , , , , , , , , , , , , , , , , ,				at 29/1/22	0 days 423,427	184	
185 1.6.27	, , , , , , , , , , , , , , , , , , , ,	45 days Sun 30/1/22 835 days Mon 2/12/19				292 days 183 1 day	556	
186 1.6.27.1		180 days Mon 2/12/19		Mon 2/12/ Fr		0 days 2	187	
187 1.6.27.2		60 days Sat 30/5/20		Sat 30/5/20 Tu		0 days 186	188	
188 1.6.27.3	,	30 days Wed 29/7/20		Wed 29/7/ Ti	hu 27/8/20	0 days 187	423,427	
189 1.6.27.4		240 days Fri 4/6/21		Fri 4/6/21 Sa		0 days 423,427	190	
190 1.6.27.5 191 1.6.28	, , , , , , , , , , , , , , , , , , , ,	45 days Sun 30/1/22		Sun 30/1/22 Tu		320 days 189	557	
191 1.6.28		835 days Mon 2/12/19 180 days Mon 2/12/19				1 day	193	
193 1.6.28.2	, , , , , , , , , , , , , , , , , , , ,	60 days Sat 30/5/20		Mon 2/12/ Fr Sat 30/5/20 Tu		0 days 2 0 days 192	193	
194 1.6.28.3		30 days Wed 29/7/20		Wed 29/7/ Th		0 days 193	423,427	
195 1.6.28.4	4 Manufacturing and Factory Acceptance Test of Plant			Fri 4/6/21 Sa		0 days 423,427	196	
196 1.6.28.5	1. 0	45 days Sun 30/1/22	Tue 15/3/22	Sun 30/1/22 Tu	ue 15/3/22	292 days 195	558	
197 1.6.29		835 days Mon 2/12/19				1 day		<del>      </del>
198 1.6.29.1 199 1.6.29.2		180 days Mon 2/12/19		Mon 2/12/ Fr		0 days 2	199	
200 1.6.29.3		60 days Sat 30/5/20 30 days Wed 29/7/20		Sat 30/5/20 Tu		0 days 198	200	
201 1.6.29.4		240 days Fri 4/6/21		Wed 29/7/ Th Fri 4/6/21 Sa		0 days 199 0 days 423,427	423,427 202	
202 1.6.29.5	, , , , , , , , , , , , , , , , , , , ,	45 days Sun 30/1/22				322 days 201	559	
203 1.6.30	BR - aeration blowers (Marking Scheme Approach)	835 days Mon 2/12/19		Mon 2/12/ Tu		1 day		
204 1.6.30.1			Fri 29/5/20	Mon Fr	i 29/5/20	0 days 2	205	
205 1.6.30.2	scheme  Invitation of quotations for purchasing package	60 days Sat 30/5/20		2/12/19 Sat 30/5/20 Tu	חר/ ד/ 28 פו	0 days 204	206	
206 1.6.30.3		30 days Wed 29/7/20				0 days 204	423,427	
			,-,20		, -, 20	- 22/0-23		
ales a	-	ummary Lat	e I		Critical S	plit	Manual Progress	s ───── Milestone (Actual) ★
DE/2018/04	Milestone, Tentative <b>③</b> Summary Manual:	Summary Crit	tical		Progress	-	Slack (Float)	Slack
on 20/4/20								
	1							

Drainage Services Depain The Government of the Hong Forest Special Admini	rtmont nitrodu kapina					Shek Wu Hui Effluent Pol		ork Programme fo n Works Stage 1	or DE/2018/04 E&M Works for Sewage Tr	atment Facilities										AECC
ID ID WBS Task N		Duration Start between Task	Finish	Early Start	Early Finish	Free Slack Predecessor			20	2	2021	20	)22	2-10		2023	. 12.1-	Dunet  -	ed Out-decided	2024 th Quarter 1st Quarter 2
207 207 1.6.30.4		Start and Finish					Name	Quarter 1st Nov Dec Jan	Quarter   2nd Quarter   3rd Q N Feb Mar Apr May Jun Jul	Jarter 4th Quarter 1: Jug Sep Oct Nov Dec Ja	Ist Quarter 2nd Quarter Ian Feb Mar Apr May Jui	3rd Quarter 4th Quarter 1st n Jul Aug Sep Oct Nov Dec Jai	t Quarter n Feb Mar	2nd Quarter   3rd Qu Apr May Jun   Jul   A	ug Sep Oct Nov	er 1st Quarte Dec Jan Feb I	Mar Apr	Quarter 3 May Jun J	ul Aug Sep O	ct Nov Dec Jan Feb Mar A
208 208 1.6.30.5	Manufacturing and Factory Acceptance Test of Plant (to be witnessed by PM)  Shipping and Delivery of Plant to site	240 days Fri 4/6/21 45 days Sun 30/1/22	Sat 29/1/22 Tue 15/3/22				208 560				+		1				ШП			
	BR - instrumentations	835 days Mon 2/12/19					500									0.00				
210 210 1.6.31.1	Submission for acceptance of purchasing package	180 days Mon 2/12/19	Fri 29/5/20	Mon 2/12/		0 days 2	211													
211 211 1.6.31.2	Invitation of quotations for purchasing package	60 days Sat 30/5/20	Tue 28/7/20	Sat 30/5/20	Tue 28/7/20	0 days 210	212													
212 212 1.6.31.3 213 213 1.6.31.4	Acceptance of conforming quotation  Manufacturing and Factory Acceptance Test of Plant	30 days Wed 29/7/20		Wed 29/7/			423,427													
214 214 1.6.31.5	Shipping and Delivery of Plant to site	240 days Fri 4/6/21 45 days Sun 30/1/22	Sat 29/1/22 Tue 15/3/22	Fri 4/6/21 Sun 30/1/22	Sat 29/1/22 Tue 15/3/22	0 days 423,427 442 days 213	214 561				#		1							
215 215 1.6.31.6	MFS - Manufacturing and Factory Acceptance Test of Plant		Sat 29/1/22		Sat 29/1/22	0 days 423,427	216						<b>-</b>							
216 216 1.6.31.7	MFS - Shipping and Delivery of Plant to site	45 days Sun 30/1/22	Tue 15/3/22	Sun 30/1/22	Tue 15/3/22	360 days 215	627				<b></b>		<b>*</b>				-			
	MFS - hollow fibre membrane modules (Marking Scheme Approach)	835 days Mon 2/12/19		Mon 2/12/																
218 218 1.6.32.1	Submission for acceptance of purchasing package including proposed marking scheme	180 days Mon 2/12/19	Fri 29/5/20	Mon 2/12/19	Fri 29/5/20	0 days 2	219													
219 219 1.6.32.2	Invitation of quotations for purchasing package	60 days Sat 30/5/20	Tue 28/7/20		Tue 28/7/20	0 days 218	220		<b>Y</b>											
220 220 1.6.32.3	Acceptance of conforming quotation	30 days Wed 29/7/20		Wed 29/7/			423,427													
221 221 1.6.32.4 222 222 1.6.32.5	Manufacturing and Factory Acceptance Test of Plant (to be witnessed by PM)  Shipping and Delivery of Plant to site	240 days Fri 4/6/21			Sat 29/1/22	0 days 423,427	222				+									
	MFS - air scour blowers	45 days Sun 30/1/22 835 days Mon 2/12/19		Sun 30/1/22 Mon 2/12/			593						-							
224 224 1.6.33.1	Submission for acceptance of purchasing package	180 days Mon 2/12/19		Mon 2/12/		0 days 2	225													
225 225 1.6.33.2	Invitation of quotations for purchasing package	60 days Sat 30/5/20	Tue 28/7/20	Sat 30/5/20	Tue 28/7/20	0 days 224	226		1											
226 226 1.6.33.3	Acceptance of conforming quotation	30 days Wed 29/7/20		Wed 29/7/			423,427													
227 227 1.6.33.4 228 228 1.6.33.5	Manufacturing and Factory Acceptance Test of Plant		Sat 29/1/22		Sat 29/1/22	0 days 423,427	228				#		1							
	Shipping and Delivery of Plant to site  MFS - permeate pumps	45 days Sun 30/1/22 835 days Mon 2/12/19		Sun 30/1/22 Mon 2/12/			594,618 595					A. J. J. J. J. C. L. C.				000000000000000000000000000000000000000				
230 230 1.6.34.1	Submission for acceptance of purchasing package	180 days Mon 2/12/19		Mon 2/12/		0 days 2	231													
231 231 1.6.34.2	Invitation of quotations for purchasing package	60 days Sat 30/5/20		Sat 30/5/20		0 days 230	232		<b>*</b>											
232 232 1.6.34.3	Acceptance of conforming quotation	30 days Wed 29/7/20		Wed 29/7/			423,427													
233 233 1.6.34.4	Manufacturing and Factory Acceptance Test of Plant		Sat 29/1/22		Sat 29/1/22	0 days 423,427	234				#									
234 234 1.6.34.5 235 <b>235 1.6.35</b> N	Shipping and Delivery of Plant to site  MFS - compressed air system	45 days Sun 30/1/22 835 days Mon 2/12/19		Sun 30/1/22 Mon 2/12/																
236 236 1.6.35.1	Submission for acceptance of purchasing package	180 days Mon 2/12/19		Mon 2/12/		0 days 2	237						,	l te						
237 237 1.6.35.2	Invitation of quotations for purchasing package	60 days Sat 30/5/20		Sat 30/5/20		0 days 236	238		<b>T</b>											
238 238 1.6.35.3	Acceptance of conforming quotation	30 days Wed 29/7/20	Thu 27/8/20	Wed 29/7/	Γhu 27/8/20	0 days 237	423,427													
239 239 1.6.35.4	Manufacturing and Factory Acceptance Test of Plant		Sat 29/1/22		Sat 29/1/22	0 days 423,427	240				<b>#</b>									
240 240 1.6.35.5 241 <b>241 1.6.36</b> N	Shipping and Delivery of Plant to site  WFS - instrumentation	45 days Sun 30/1/22 835 days Mon 2/12/19		Sun 30/1/22 Mon 2/12/		267 days 239	619													
242 242 1.6.36.1	Submission for acceptance of purchasing package	180 days Mon 2/12/19		Mon 2/12/		1 day 0 days 2	243						1							
243 243 1.6.36.2	Invitation of quotations for purchasing package	60 days Sat 30/5/20		Sat 30/5/20		0 days 242	244		<b>*</b>											
244 244 1.6.36.3	Acceptance of conforming quotation	30 days Wed 29/7/20	Thu 27/8/20	Wed 29/7/	hu 27/8/20	0 days 243	423,427													
245 245 1.6.36.4 246 246 1.6.36.5	Manufacturing and Factory Acceptance Test of Plant Shinning and Delivery of Plant to site		Sat 29/1/22		Sat 29/1/22	0 days 423,427	246				<b>!</b>									
	Shipping and Delivery of Plant to site  AFS - chemical storage tanks	45 days Sun 30/1/22 835 days Mon 2/12/19		Sun 30/1/22 Mon 2/12/			620 599													
248 248 1.6.37.1	Submission for acceptance of purchasing package	180 days Mon 2/12/19		Mon 2/12/		0 days 2	249													
249 249 1.6.37.2	Invitation of quotations for purchasing package	60 days Sat 30/5/20	Tue 28/7/20	Sat 30/5/20		0 days 248	250		<u> </u>											
	Acceptance of conforming quotation	30 days Wed 29/7/20	1	Wed 29/7/			423,427													
251 251 1.6.37.4 252 252 1.6.37.5	Manufacturing and Factory Acceptance Test of Plant Shipping and Delivery of Plant to site	240 days Fri 4/6/21		Fri 4/6/21			252				#									
	Shipping and Delivery of Plant to site  1FS - chemical dosing pumps	45 days Sun 30/1/22 835 days Mon 2/12/19		Sun 30/1/22 Mon 2/12/												<del>                                      </del>				
254 254 1.6.38.1	Submission for acceptance of purchasing package	180 days Mon 2/12/19		Mon 2/12/ I			255						,							
255 255 1.6.38.2	Invitation of quotations for purchasing package	60 days Sat 30/5/20					256													
256 256 1.6.38.3	Acceptance of conforming quotation	30 days Wed 29/7/20	Thu 27/8/20	Wed 29/7/ 1	hu 27/8/20	0 days 255	423,427													
257 257 1.6.38.4	Manufacturing and Pathons of Plante Shipping and Pathons of Plante	240 days Fri 4/6/21		Fri 4/6/21 S			258				<b>#</b>									
258 258 1.6.38.5 259 <b>259 1.6.39</b> M	Shipping and Delivery of Plant to site  IFS - return activated sludge pumps (Marking Scheme Approach)	45 days Sun 30/1/22		Sun 30/1/22 T			600													
260 260 1.6.39.1	Submission for acceptance of purchasing package	835 days Mon 2/12/19 180 days Mon 2/12/19		Mon 2/12/ T Mon 2/12/ F			261						7							
261 261 1.6.39.2	Invitation of quotations for purchasing package	60 days Sat 30/5/20		Sat 30/5/20 T			262													
262 262 1.6.39.3	Acceptance of conforming quotation	30 days Wed 29/7/20		Wed 29/7/ T			423,427													
263 263 1.6.39.4	Manufacturing and Factory Acceptance Test of Plant	240 days Fri 4/6/21			at 29/1/22		264				<b>#</b>		1							
264 264 1.6.39.5 265 <b>265 1.6.40</b> M	Shipping and Delivery of Plant to site  IFS - membrane tank drain pumps	45 days Sun 30/1/22		Sun 30/1/22 T			596													
265 265 1.6.40.1	Submission for acceptance of purchasing package	835 days Mon 2/12/19 180 days Mon 2/12/19		Mon 2/12/ T Mon 2/12/ F			267						7							
267 267 1.6.40.2	Invitation of quotations for purchasing package	60 days Sat 30/5/20		Sat 30/5/20 T			268													
268 268 1.6.40.3	Acceptance of conforming quotation	30 days Wed 29/7/20		Wed 29/7/ T			423,427													
269 269 1.6.40.4	Manufacturing and Factory Acceptance Test of Plant	240 days Fri 4/6/21			at 29/1/22		270				<b>#</b>		1							
270 270 1.6.40.5 271 <b>271 1.6.41</b> Pla	Shipping and Delivery of Plant to site	45 days Sun 30/1/22					597													
	ant Service Water System - booster pumps Submission for acceptance of purchasing package	835 days Mon 2/12/19 180 days Mon 2/12/19		Mon 2/12/ T Mon 2/12/ F			273													
273 273 1.6.41.2	Invitation of quotations for purchasing package	60 days Sat 30/5/20		Mon 2/12/ F Sat 30/5/20 T			274													
	Acceptance of conforming quotation	30 days Wed 29/7/20		Wed 29/7/ T			423,427													
275 275 1.6.41.4	Manufacturing and Factory Acceptance Test of Plant	240 days Fri 4/6/21	Sat 29/1/22	Fri 4/6/21 S	at 29/1/22		276						1			To the second				
Bestwise Task Milestone Project: DE/2018/04 Vate: Mon 20/4/20	Milestone ♦ Project Summ  , Tentative   Summary   Manual Summ				Critical S Progress		Manual Progre Slack (Float)	is	Milestone (Actual) *		, C			-						
atus Date Tue 14/4/20								Page 4 of 13												

Drainage Services Depa The Government of the Hong Egong Special Admin	rtment stretor Ragion			Shek Wu Hui Effluent Po		ork Programme for DE/ n Works Stage 1 E&M		age Treatment	Facilities					
ID WBS Task N	lame	Duration Start Finish between Task	Early Start Early Finish	Free Slack Predecessor	rs Successor Resour		2nd Quarter	3rd Quarter	2021	2nd Quarter 3rd	Quarter 4th Quarter 1st Quarter 2nd Qu	arter 3rd Quarter 4	2023 4th Quarter 1st Quarter 2nd	Quarter 3rd Quarter 4th Quarter 1
276 1.6.41.5	Shipping and Delivery of Plant to site	Start and Finish 45 days Sun 30/1/22 Tue 15/3/22	Sun 30/1/22 Tue 15/3/2	22 0 days 275	601	Nov Dec Jan Feb	Mar Apr May Jun	Jul Aug Sep C	Oct Nov Dec Jan Feb Mar	Apr May Jun Jul	Aug Sep Oct Nov Dec Jan Feb Mar Apr Mi	y Jun Jul Aug Sep C	Oct Nov Dec Jan Feb Mar Apr I	May Jun Jul Aug Sep Oct Nov Dec J
	Plant Service Water System - hydro-pneumatic pressure tanks	835 days Mon 2/12/19 Tue 15/3/22			001						7			
278 1.6.42.1	Submission for acceptance of purchasing package	180 days Mon 2/12/19 Fri 29/5/20	Mon 2/12/ Fri 29/5/26	0 0 days 2	279									
279 1.6.42.2	Invitation of quotations for purchasing package	60 days Sat 30/5/20 Tue 28/7/20	Sat 30/5/20 Tue 28/7/2		280		To a	1						
280 1.6.42.3 281 1.6.42.4	Acceptance of conforming quotation	30 days Wed 29/7/20 Thu 27/8/20	Wed 29/7/ Thu 27/8/		423,427									
282 1.6.42.5	Manufacturing and Factory Acceptance Test of Plant  Shipping and Delivery of Plant to site	240 days Fri 4/6/21 Sat 29/1/22 45 days Sun 30/1/22 Tue 15/3/22	Fri 4/6/21 Sat 29/1/2 Sun 30/1/22 Tue 15/3/2		282 601					<b>+</b>				
-	DOU - biotrickling filter (DOU No. 1)	835 days Mon 2/12/19 Tue 15/3/22	Mon 2/12/ Tue 15/3/				-		-					
284 1.6.43.1	Submission for acceptance of purchasing package	180 days Mon 2/12/19 Fri 29/5/20	Mon 2/12/ Fri 29/5/20	0 0 days 2	285									
285 1.6.43.2	Invitation of quotations for purchasing package	60 days Sat 30/5/20 Tue 28/7/20	Sat 30/5/20 Tue 28/7/2		286		T <sub>i</sub>	1						
286 1.6.43.3 287 1.6.43.4	Acceptance of conforming quotation  Manufacturing and Factory Acceptance Test of Plant	30 days Wed 29/7/20 Thu 27/8/20	Wed 29/7/ Thu 27/8/2		423,427									
288 1.6.43.5	Shipping and Delivery of Plant to site	240 days Fri 4/6/21 Sat 29/1/22 45 days Sun 30/1/22 Tue 15/3/22	Fri 4/6/21 Sat 29/1/2 Sun 30/1/22 Tue 15/3/2		288 695					<b>*</b>	+			
	DOU - activated carbon filter (DOU No. 2A, No. 3A, No. 3B)	895 days Mon 2/12/19 Sat 14/5/22	Mon 2/12/ Sat 14/5/2		033									
290 1.6.44.1	Submission for acceptance of purchasing package	180 days Mon 2/12/19 Fri 29/5/20	Mon 2/12/ Fri 29/5/20	0 0 days 2	291									
291 1.6.44.2	Invitation of quotations for purchasing package	60 days Sat 30/5/20 Tue 28/7/20	Sat 30/5/20 Tue 28/7/2	20 0 days 290	292		T T							
292 1.6.44.3	Acceptance of conforming quotation	30 days Wed 29/7/20 Thu 27/8/20	Wed 29/7/ Thu 27/8/2		423,427									
293 1.6.44.4 294 1.6.44.5	Manufacturing and Factory Acceptance Test of Plant  Shipping and Delivery of Plant to site	300 days Fri 4/6/21 Wed 30/3/22 45 days Thu 31/3/22 Sat 14/5/22	Fri 4/6/21 Wed 30/3/ Thu 31/3/22 Sat 14/5/2		294 701,706,7					+	1			
	OOU - FRP air ductwork	895 days Mon 2/12/19 Sat 14/5/22	Mon 2/12/ Sat 14/5/2		701,700,7									
296 1.6.45.1	Submission for acceptance of purchasing package	180 days Mon 2/12/19 Fri 29/5/20	Mon 2/12/ Fri 29/5/20		297		h							
297 1.6.45.2	Invitation of quotations for purchasing package	60 days Sat 30/5/20 Tue 28/7/20	Sat 30/5/20 Tue 28/7/2	20 0 days 296	298		*							
298 1.6.45.3	Acceptance of conforming quotation	30 days Wed 29/7/20 Thu 27/8/20	Wed 29/7/ Thu 27/8/2		423,427			Ť.						
299 1.6.45.4 300 1.6.45.5	Manufacturing and Factory Acceptance Test of Plant	300 days Fri 4/6/21 Wed 30/3/22			300					+	<b>1</b>			
	Shipping and Delivery of Plant to site  Vis - new replacement filter plates and provision of filter cloths	45 days Thu 31/3/22 Sat 14/5/22 540 days Mon 2/12/19 Mon 24/5/21	Thu 31/3/22 Sat 14/5/2 Mon 2/12/ Mon 24/5,		697,702,7									
302 1.6.46.1	Submission for acceptance of purchasing package	180 days Mon 2/12/19 Fri 29/5/20	Mon 2/12/ Fri 29/5/20		303	<b> </b>     <del> </del>				#				
303 1.6.46.2	Invitation of quotations for purchasing package	30 days Sat 30/5/20 Sun 28/6/20	Sat 30/5/20 Sun 28/6/2		304		<b>*</b>	lh						
304 1.6.46.3	Acceptance of conforming quotation	30 days Mon 29/6/20 Tue 28/7/20	Mon 29/6/ Tue 28/7/2	20 0 days 303	435			-						
305 1.6.46.4	Manufacturing and Factory Acceptance Test of Plant	210 days Sat 12/9/20 Fri 9/4/21	Sat 12/9/20 Fri 9/4/21	0 days 435	306					<u> </u>				
306 1.6.46.5	Shipping and Delivery of Plant to site	45 days Sat 10/4/21 Mon 24/5/21			830									
307 1.6.47 N	Als - membrane filter press system  Submission for acceptance of purchasing package	540 days Mon 2/12/19 Mon 24/5/21 120 days Mon 2/12/19 Mon 30/3/20			309									
309 1.6.47.2	Invitation of quotations for purchasing package	60 days Tue 31/3/20 Fri 29/5/20	Tue 31/3/20 Fri 29/5/20		310		1							
310 1.6.47.3	Acceptance of conforming quotation	30 days Sat 30/5/20 Sun 28/6/20	Sat 30/5/20 Sun 28/6/2		434		*	In I						
311 1.6.47.4	Manufacturing and Factory Acceptance Test of Plant	240 days Thu 13/8/20 Fri 9/4/21	Thu 13/8/20 Fri 9/4/21	0 days 434	312					<b>-</b> h				
312 1.6.47.5	Shipping and Delivery of Plant to site	45 days Sat 10/4/21 Mon 24/5/21	Sat 10/4/21 Mon 24/5/		814					<b>*</b>				
313 1.6.48 N	Als - replacement of PST no. 4 and no. 6  Submission for acceptance of purchasing package	414 days Mon 2/12/19 Mon 18/1/21 90 days Mon 2/12/19 Sat 29/2/20	Mon 2/12/ Mon 18/1/ Mon 2/12/ Sat 29/2/2		315				•					
315 1.6.48.2	Invitation of quotations for purchasing package	30 days Sun 1/3/20 Mon 30/3/20			316									
316 1.6.48.3	Acceptance of conforming quotation	14 days Tue 31/3/20 Mon 13/4/20			432		*							
317 1.6.48.4	Manufacturing and Factory Acceptance Test of Plant	100 days Fri 11/9/20 Sat 19/12/20	Fri 11/9/20 Sat 19/12/	20 0 days 432	318									
318 1.6.48.5	Shipping and Delivery of Plant to site	30 days Sun 20/12/20 Mon 18/1/21			787				_					
319 1.6.49 N 320 1.6.49.1	ils – filtrate lift pumps and filtrate transfer pumps  Submission for acceptance of purchasing package	292 days Mon 2/3/20 Fri 18/12/20			221									
21 1.6.49.2	Invitation of quotations for purchasing package	29 days Mon 2/3/20 Mon 30/3/20 30 days Tue 31/3/20 Wed 29/4/20			321 322									
322 1.6.49.3	Acceptance of conforming quotation and acceptance for Manufacture	14 days Thu 30/4/20 Wed 13/5/20			436,323		<b>T</b>							
323 1.6.49.4	Manufacturing and Factory Acceptance Test of Plant	174 days Thu 14/5/20 Tue 3/11/20	Thu 14/5/20 Tue 3/11/2	0 days 322	324				<b>—</b> h					
24 1.6.49.5	Shipping and Delivery of Plant to site	45 days Wed 4/11/20 Fri 18/12/20			775									
	lis - pv system	314 days Wed 1/7/20 Mon 10/5/21			207		9							
26 1.6.50.1 27 1.6.50.2	Submission for acceptance of purchasing package Invitation of quotations for purchasing package	180 days Wed 1/7/20 Sun 27/12/20 30 days Mon 28/12/20 Tue 26/1/21	Wed 1/7/20 Sun 27/12/ Mon 28/12 Tue 26/1/2		327 328				1					
328 1.6.50.3	Acceptance of conforming quotation	14 days Wed 27/1/21 Tue 9/2/21	Wed 27/1/ Tue 9/2/21		329									
29 1.6.50.4	Commencement of Design Work	90 days Wed 10/2/21 Mon 10/5/21			577									
	etting of major sub-contract works	910 days Mon 2/12/19 Sun 29/5/22	Mon 2/12/ Sun 29/5/2	22 574 days 2			++-					<del></del>		+++++
	anned Completion Date for Procurement of major plant and materials	0 days Thu 12/8/21 Thu 12/8/21	Thu 12/8/21 Thu 12/8/2		ys						→ 12/8			
332 1.7.2 G	eneral - Independent BEAM Plus Consultant  Submission for acceptance of proposed Independent BEAM Plus Consultant	150 days Wed 1/1/20 Fri 29/5/20	Wed 1/1/20 Fri 29/5/20		15.33A									
334 1.7.2.2	Acceptance of proposed Independent BEAM Plus Consultant	60 edays Wed 1/1/20 Sun 1/3/20 14 edays Sun 1/3/20 Sun 15/3/20	Wed 1/1/20 Sun 1/3/20 Sun 1/3/20 Sun 15/3/2		ys 334 335									
35 1.7.2.3	Engagement with an Independent BEAM Plus Consultant	7 days Sun 15/3/20 Sat 21/3/20	Sun 15/3/20 Sat 21/3/20		336									
36 1.7.2.4	Latest Date for engagement with an independent BEAM Plus Consultant	0 days Fri 29/5/20 Fri 29/5/20	Fri 29/5/20 Fri 29/5/20				29	9/5						
	eneral - Independent Checking Engineer	90 days Wed 1/1/20 Mon 30/3/20					+							
38 1.7.3.1	Submission for acceptance of proposed Independent Checking Engineer	60 edays Wed 1/1/20 Sun 1/3/20	Wed 1/1/20 Sun 1/3/20											
39 1.7.3.2 40 1.7.3.3	Acceptance of proposed Independent Checking Engineer Engagement with an Independent Checking Engineer	14 edays Sun 1/3/20 Sun 15/3/20 7 days Sun 15/3/20 Sat 21/3/20	Sun 1/3/20 Sun 15/3/2 Sun 15/3/20 Sat 21/3/20		340 341		1							
	Latest Date for engagement with an ICE	0 days Mon 30/3/20 Mon 30/3/20					30/3							
	eneral - Lifting Appliances	715 days Wed 1/1/20 Wed 15/12/21				-	++-				-			
	Submission for acceptance of subcontract works package	90 edays Wed 1/1/20 Tue 31/3/20	Wed 1/1/20 Tue 31/3/2			<b>—</b>	+1							
344 1.7.4.2	Invitation of tender for subcontract works	45 edays Tue 31/3/20 Fri 15/5/20	Tue 31/3/20 Fri 15/5/20	0 edays 343	345									
			<u> </u>		200 0000									
Task Milestone	Milestone ♦ Project Su , Tentative   Manual S		Critical Progr		Manual Progre Slack (Float)	ss	Milestone (Actual Slack	ai) *						
E/2018/04 n 20/4/20	Maliudi 3	,	rrogr		Siden (Fluid)		Juck		<del>_</del>					

Drainage Ser	rvices Department oy Sang Special Administrative Sanglan			Shek Wu Hui Effluer	Proposed Work nt Polishing Plant - Main W			atment Facilities								AECC
ID WBS	Task Name	Duration Start Finish between Task	Early Start Early Finish	Free Slack Predec	cessors Successor Resource	2020	2nd Ouarton 2rd O	parter 4th Quarter	2021	arter 3rd Quarter 4th Quarter	2022 Ist Quarter 2nd Quarter	3rd Quarter 4th Quart	2023 er 1st Quarter	2nd Quarter	r 3rd Quarter 4th Qua	2024 arter 1st Quarter 7
345 1.7.4.3	Acceptance of conforming tender	Start and Finish  14 edays Fri 15/5/20 Fri 29/5/2	20 Fri 15/5/20 Fri 29/5/20	0 edays 344	346	Nov Dec Jan Feb M	lar Apr May Jun Jul A	ug Sep Oct Nov Dec	an Feb Mar Apr Ma	y Jun Jul Aug Sep Oct Nov Dec	an Feb Mar Apr May Jun	Jul Aug Sep Oct Nov	Dec Jan Feb Ma	ar Apr May Ju	un Jul Aug Sep Oct Nov	v Dec Jan Feb Mar A
346 1.7.4.4		0 days Fri 29/5/20 Fri 29/5/2			427		29/5									
347 1.7.4.5	Manufacturing and Factory Acceptance Test of Plant	150 days Fri 4/6/21 Sun 31/10	0/21 Fri 4/6/21 Sun 31/10/	0 days 423,42	27 348											
348 1.7.4.6	,	45 days Mon 1/11/21 Wed 15/1	12/21 Mon 1/11/ Wed 15/12	42 days 347	452,501,5					<u> </u>	-					
349 1.7.5 350 1.7.5.1	General - Mechanical Installations	120 days Mon 2/11/20 Mon 1/3/			251				7							
351 1.7.5.2		60 days Mon 2/11/20 Thu 31/12 30 days Fri 1/1/21 Sat 30/1/2			351 352											
352 1.7.5.3		14 days Sun 31/1/21 Sat 13/2/2			353											
353 1.7.5.4	Sub-contract work commencement date	0 days Mon 1/3/21 Mon 1/3/	'21 Mon 1/3/21 Mon 1/3/2:	1 0 days 352					<b>5</b> 1/3							
354 1.7.6	General - Electrical Installations	120 days Mon 2/11/20 Mon 1/3/	/21 Mon 2/11/ Mon 1/3/2	1 0 days				-	-							
355 1.7.6.1 356 1.7.6.2		60 edays Mon 2/11/20 Fri 1/1/21		0 edays	356											
357 1.7.6.3		30 edays Fri 1/1/21 Sun 31/1/ 14 edays Sun 31/1/21 Sun 14/2/			357 358	-			1							
358 1.7.6.4		0 days Mon 1/3/21 Mon 1/3/2			330				<b>1/3</b>							
359 1.7.7	General - Facility Computerised Systems (SCADA, CMMS, PMS, IDMS)	752 days Fri 8/5/20 Sun 29/5/	/22 Fri 8/5/20 Sun 29/5/2				-	-								
360 1.7.7.1		60 edays Fri 8/5/20 Tue 7/7/2	20 Fri 8/5/20 Tue 7/7/20	0 edays	361											
361 1.7.7.2 362 1.7.7.3		30 edays Tue 7/7/20 Thu 6/8/2			362											
363 1.7.7.4		14 edays Thu 6/8/20 Thu 20/8/ 0 days Thu 20/8/20 Thu 20/8/			363 423,427			20/8								
364 1.7.7.5		360 days Fri 4/6/21 Sun 29/5/													4111	
365 1.7.7.6	Manufacturing and Factory Acceptance Test of Plant, PLC for PST	360 days Fri 4/6/21 Sun 29/5/											411-11111		$A \cap A$	
366 1.7.7.7	Manufacturing and Factory Acceptance Test of Plant, PLC for BR2A &B	360 days Fri 4/6/21 Sun 29/5/	/22 Fri 4/6/21 Sun 29/5/2												ДП I	
367 1.7.7.8	Manufacturing and Factory Acceptance Test of Plant, PLC for MFB2	360 days Fri 4/6/21 Sun 29/5/			27 480,525,5						+				/	
368 1.7.8 369 1.7.8.1	General - Building Services Installations  Submission for acceptance of subcontract works package	119 days Mon 2/11/20 Mon 1/3/ 60 edays Mon 2/11/20 Fri 1/1/21		0 days 0 edays	370										Ш	
370 1.7.8.2	Invitation of tender for subcontract works	30 edays Fri 1/1/21 Sun 31/1/2			371											
371 1.7.8.3	Acceptance of conforming tender	14 edays Sun 31/1/21 Sun 14/2/			372				T-						$\Pi \Pi \Pi$	
372 1.7.8.4	Sub-contract work commencement date	0 days Mon 1/3/21 Mon 1/3/2							<b>6</b> 1/3							
373 1.7.9	General - Mechanical Ventilation and Air Conditioning Installation	119 days Mon 2/11/20 Mon 1/3/2	21 Mon 2/11/ Mon 1/3/2	1 0 days				Ę								
374 1.7.9.1	Submission for acceptance of subcontract works package	60 days Mon 2/11/20 Thu 31/12			375											
375 1.7.9.2 376 1.7.9.3	Invitation of tender for subcontract works	30 edays Thu 31/12/20 Sat 30/1/2			376											
377 1.7.9.4	Acceptance of conforming tender  Sub-contract work commencement date	14 days Sun 31/1/21 Sat 13/2/2 0 days Mon 1/3/21 Mon 1/3/2			377				6 1/3						ШТ	
378 1.7.10	General - Emergency Power Generator Set	104 days Wed 1/7/20 Tue 13/10						<b></b>	J							
379 1.7.10.1	Submission for acceptance of subcontract works package	60 edays Wed 1/7/20 Sun 30/8/2			380			-							$\Pi \Pi \Pi$	
380 1.7.10.2		30 edays Sun 30/8/20 Tue 29/9/2			381											
381 1.7.10.3 382 1.7.10.4		14 edays Tue 29/9/20 Tue 13/10,			382			a 13/10								
383 1.7.11	General - Plumbing Installation	0 days Tue 13/10/20 Tue 13/10, 74 days Fri 1/5/20 Tue 14/7/3			721			@_15/1U								
384 1.7.11.1	•	30 edays Fri 1/5/20 Sun 31/5/2			0 edays 385											
385 1.7.11.2	Invitation of tender for subcontract works	30 edays Sun 31/5/20 Tue 30/6/2	20 Sun 31/5/20 Tue 30/6/20	0 edays 384	386		<u> </u>									
386 1.7.11.3		14 edays Tue 30/6/20 Tue 14/7/2		0 edays 385	387		1									
387 1.7.11.4 388 1.7.12	Sub-contract work commencement date  General - Fire Services Installation	0 days Tue 14/7/20 Tue 14/7/2			753		<b>⊚</b> 1	77								
389 1.7.12.1		123 days Fri 1/5/20 Tue 1/9/20 60 days Fri 1/5/20 Mon 29/6/	0 Fri 1/5/20 Tue 1/9/20 /20 Fri 1/5/20 Mon 29/6/		390											
390 1.7.12.2		30 days Tue 30/6/20 Wed 29/7/			391											
391 1.7.12.3	Acceptance of conforming tender	14 days Thu 30/7/20 Wed 12/8/	/20 Thu 30/7/20 Wed 12/8/	. 19 days 390	392			<b>#</b>								
392 1.7.12.4		0 days Tue 1/9/20 Tue 1/9/20			736			1/9								
393 1.7.13 394 1.7.13.1	General - Earthing and Lightning Protection System  Submission for assentance of subsentract works package	91 days Thu 2/7/20 Thu 1/10/2			205	_										
394 1.7.13.1		30 edays Thu 2/7/20 Sat 1/8/20 30 edays Sat 1/8/20 Mon 31/8/		0 edays . 0 edays 394	395 396	-										
396 1.7.13.3		14 edays Mon 31/8/20 Mon 14/9/			397											
397 1.7.13.4		0 days Thu 1/10/20 Thu 1/10/2			437			1/10								
398 1.7.14	General - CCTV Installation	294 days Mon 1/6/20 Sun 21/3/2		1 710 days					<del>    -</del>							
399 1.7.14.1	Submission for acceptance of subcontract works package	30 edays Mon 1/6/20 Wed 1/7/2			400											
400 1.7.14.2 401 1.7.14.3		30 edays Wed 1/7/20 Fri 31/7/20			401 402											
401 1.7.14.3	Sub-contract work commencement date	14 edays Fri 31/7/20 Fri 14/8/20 0 days Fri 14/8/20 Fri 14/8/20			402	-		14/8								
403 1.7.14.5	Design, Procurements and Delivery to Site	220 days Fri 14/8/20 Sun 21/3/2			450											
404 1.7.15	General - Civil Construction Work for underground pipework	121 days Tue 1/9/20 Thu 31/12/						-								
405 1.7.15.1	Submission for acceptance of subcontract works package	30 days Tue 1/9/20 Wed 30/9/			406			<del>     </del>								
406 1.7.15.2	Invitation of tender for subcontract works	30 days Thu 1/10/20 Fri 30/10/2			407											
407 1.7.15.3 408 1.7.15.4	Acceptance of conforming tender Sub-contract work commencement date	14 days Sat 31/10/20 Fri 13/11/2 0 days Thu 31/12/20 Thu 31/12/			408				31/12							
409 1.7.16	General - Civil Construction Work for Temp. Filtrate Eq. System	56 days Mon 2/3/20 Sun 26/4/2				-	<u> </u>						100000000000000000000000000000000000000			
410 1.7.16.1	Submission for acceptance of subcontract works package	21 days Mon 2/3/20 Sun 22/3/2			edays 411	-							THE COLUMN TWO IS NOT			
411 1.7.16.2	Invitation of tender for subcontract works	21 days Mon 23/3/20 Sun 12/4/2	20 Mon 23/3/ Sun 12/4/20		412		<u> </u>						The state of the s			
412 1.7.16.3	Acceptance of conforming tender	14 days Mon 13/4/20 Sun 26/4/2			413		<u>*</u>						NAME OF TAXABLE PARTY.			
413 1.7.16.4	Sub-contract work commencement date	0 days Sun 26/4/20 Sun 26/4/2	20 Sun 26/4/20 Sun 26/4/20	0 days 412	766		26/4						1			
	Tark				200 pm											
wise		Summary Late    Summary Critical	Critical Progres		Manual Progress Slack (Float)		Milestone (Actual) * Slack —									
:: DE/2018/04		- Cluca			Stack (Float)											
Mon 20/4/20																

D	Drainage Servic	es Department ga (spoot Administration Ragina	Proposed Work Programme for DE/2018/04 Shek Wu Hui Effluent Polishing Plant - Main Works Stage 1 E&M Works for Sewage Treatment Facilities	<b>≣CO</b> /
ID	ID WBS	Task Name	Duration Duration between Task Finish Early Start Finish Early Start Finish Early Finish Free Slack Predecessors Successor Resource Names Durater 1st Quarter 2021 2022 2023 2023 2024 2024 2024 2025 2025 2025 2025 2025	uarter 2n
414	414 1.7.17	Mis - Modification of existing power house	Start and Finish Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan F	eb Mar Apr
415	415 1.7.17.1	Submission for acceptance of subcontract works package	115 days Mon 2/12/19 Wed 25/3/20 Mon 2/12/ Wed 25/3/ 0 days 433  90 days Mon 2/12/19 Sat 29/2/20 Mon 2/12/ Sat 29/2/20 0 days 2 416	
416	416 1.7.17.2	Invitation of tender for subcontract works	21 days Sun 1/3/20 Sat 21/3/20 Sun 1/3/20 Sat 21/3/20 0 days 415 417	
417	417 1.7.17.3	Acceptance of conforming tender	3 days Sun 22/3/20 Tue 24/3/20 Sun 22/3/20 Tue 24/3/20 0 days 416 418	
418	418 1.7.17.4	Sub-contract work commencement date	1 day Wed 25/3/20 Wed 25/3/ Wed 25/3/ Wed 25/3/ Used 25/3/ O days 417 433	
419	419 1.8	Section 1 - Completion of the design of E&M Works for all works as defined in WI_GP Cl. 10.1(a)	485 days Thu 26/3/20 Sat 24/7/21 Thu 26/3/20 Sat 24/7/21 1 day 2	
420	420 1.8.1	Section 1 - Latest Completion Date	0 days Sat 24/7/21 Sat 24/7/21 Sat 24/7/21 Sat 24/7/21 Sat 24/7/21 0 days 2SS+600 eday	
421	421 1.8.2	Key Date KD1A, document submissions Part 1	0 days Fri 6/11/20	
422	422 1.8.3 423 1.8.4	Key Date KD18, document submissions Part 2  Document Submissions for design work from formation level up to +8.0 mPD	0 days Fri 4/6/21 Fri 4/6/21 Fri 4/6/21 O days 255+550 eday 577	
424	424 1.8.4.1	Drawing submissions for acceptance	70 days Fri 28/8/20 Thu 5/11/20 Fri 28/8/20 Thu 5/11/20 1 day 32,38,50,56,6117,177,1  70 days Fri 28/8/20 Thu 5/11/20 Fri 28/8/20 Thu 5/11/20 0 days 80,86,92,98,1421	
425	425 1.8.4.2	Plant and Material submissions for acceptance	70 days Fri 28/8/20 Thu 5/11/20 Fri 28/8/20 Thu 5/11/20 0 days 80,86,92,98,1421	
426	426 1.8.4.3	Design Calculations for acceptance	70 days Fri 28/8/20 Thu 5/11/20 Fri 28/8/20 Thu 5/11/20 0 days 80,86,92,98,1421,577	
427	427 1.8.5	Document Submissions for design work above level +8.0 mPD	280 days Thu 27/8/20 Thu 3/6/21 Thu 27/8/20 Thu 3/6/21 0 days 346,32,38,50,81,87,93,9	
428 429	428 1.8.5.1 429 1.8.5.2	Drawing submissions for acceptance	280 edays Thu 27/8/20 Thu 3/6/21 Thu 27/8/20 Thu 3/6/21 0.63 edays 80,86,92,98,1422	
430	430 1.8.5.3	Plant and Material submissions for acceptance  Design Calculations for acceptance	280 edays Thu 27/8/20 Thu 3/6/21 Thu 27/8/20 Thu 3/6/21 0.63 edays 80,86,92,98,1422  280 edays Thu 27/8/20 Thu 3/6/21 Thu 27/8/20 Thu 3/6/21 0.63 edays 80,86,92,98,1422	
431	431 1.8.6	Document Submissions for remaining work	465 days Thu 26/3/20 Sat 3/7/21 Thu 26/3/20 Sat 3/7/21 0 days 420,445	
432	432 1.8.6.1	Design submissions for retrofitting the existing PST No. 4 and No. 6	150 days Tue 14/4/20 Thu 10/9/20 Tue 14/4/20 Thu 10/9/20 0 days 316 317	
433	433 1.8.6.2	Design submissions for E&M installation works of existing power house	30 days Thu 26/3/20 Fri 24/4/20 Thu 26/3/20 Fri 24/4/20 0 days 414,418 806	
434	434 1.8.6.3	Design submissions for E&M installation works of existing sludge thickening building	45 days Mon 29/6/20 Wed 12/8/20 Mon Wed 0 days 310 311 29/6/20 12/8/20	
435	435 1.8.6.4	Design submission for replacement of filer plates	45 edays Tue 28/7/20 Fri 11/9/20 Tue 28/7/20 Fri 11/9/20 0.63 edays 304 305	
436	436 1.8.6.5	Design submission for E&M Installation works for temp. filtrate eq. system	45 days Thu 14/5/20 Sat 27/6/20 Thu 14/5/20 Sat 27/6/20 386 days 322	
437	437 1.8.6.6	Design Submission for Earthing and Lightning Protection System	90 days Thu 1/10/20 Tue 29/12/20 Thu 1/10/20 Tue 29/12/ 201 days 397	
438	438 1.8.6.7 439 1.8.7	DG Stores Submissions to FSD for approval  Three-Month Rolling Contractor's Design Submissions	120 days Sat 6/3/21 Sat 3/7/21 Sat 6/3/21 Sat 3/7/21 15 days 427FS-90 day	
440	440 1.8.7.1	CDS01 - General Design Parameters	200 days Tue 14/4/20 Fri 30/10/20 Tue 14/4 Fri 30/10 0 days  30 days Tue 14/4/20 Wed 13/5/20 Tue 14/4/20 Wed 13/5/ 0 days	
441	441 1.8.7.2	CDS80 - Civil Work Requirements for Inlet Works upto +8.0 mPD	60 days Tue 1/9/20 Fri 30/10/20 Tue 1/9/20 Fri 30/10/20 0 days	
442	442 1.8.7.3	CDS81 - Civil Work Requirements for PST upto +8.0 mPD	60 days Tue 1/9/20 Fri 30/10/20 Tue 1/9/20 Fri 30/10/20 O days	
443	443 1.8.7.4	CDS82 - Civil Work Requirements for BR 2A&2B upto +8.0 mPD	60 days Tue 1/9/20 Fri 30/10/20 Tue 1/9/20 Fri 30/10/20 0 days	
444	444 1.8.7.5 445 1.8.8	CDS83 - Civil Work Requirements for MFB no. 2 upto +8.0 mPD  Risk Allowance for completion of Section 1	30 days Tue 1/9/20 Wed 30/9/20 Tue 1/9/20 Wed 30/9/ 0 days  5 days Sup 4/7/21 Thu 9/7/21 Thu 9/7	
446	446 1.9	Section 2 - Completion of all works for Inlet Works, PST No. 1~4, BR No. 2A & 2B, MFB No. 2, temporary chemical dosing system, deodorisation systems, chemical system no. 1 and no. 2, FS and sprinkler pump room,etc as defined in WI_GP 10.1(b)	5 days Sun 4/7/21 Thu 8/7/21 Sun 4/7/21 Thu 8/7/21 15 days 431,423,427 420  1600 days Mon 2/12/19 Fri 19/4/24 Mon Fri 19/4/24 1 day 2  2/12/19	
447	447 1.9.1	Section 2 - Latest Completion Date	0 days Fri 19/4/24 Fri 19/4/24 Fri 19/4/24 Fri 19/4/24 O days 2SS+1600 eda	2
448	448 1.9.2 449 1.9.3	Access Date for Portion B-2, Inlet Works No. 1  Tentative Civil Handover Date, Portion B-2, Inlet Works No. 1	150 edays Tue 28/6/22 Fri 25/11/22 Tue 28/6/22 Fri 25/11/22 0 edays 25S+939 eday  1 day Thu 4/8/22 Thu 4/8/22 Thu 4/8/22 Thu 4/8/22 O days 452,450,4	
450	450 1.9.4	Commencement of E&M Installation at Inlet Works No. 1	1 day Thu 4/8/22 Thu 4/8/22 Thu 4/8/22 Thu 4/8/22 Thu 4/8/22 O days 452,450,4  420 days Fri 5/8/22 Thu 28/9/23 Fri 5/8/22 Thu 28/9/23 195 days 403,449 759	
451	451 1.9.4.1	Provision of Temporary Water Supply, Electricity Supply, Lighting etc., IW	7 days Fri 5/8/22 Thu 11/8/22 Fri 5/8/22 Thu 11/8/22 611 days 449	
452	452 1.9.4.2	Installation of Lifting Appliances at Inlet Works No. 1	142 days Fri 5/8/22 Sat 24/12/22 Fri 5/8/22 Sat 24/12/ 0 days 348,449 462SS+30	
453	453 1.9.4.2.1	1/F EOT Crane LA-01-01 SWL 5t	45 days Mon 19/9/22 Wed 2/11/22 Mon 19/9/ Wed 2/11/ 45 days 456,457 461 LA - A x 4~6	
454 455	454 1.9.4.2.2 455 1.9.4.2.3	1/F EOT Crane LA-01-02 SWL 5t  1/F EOT Crane LA-01-03 SWL 5t	45 days Mon 19/9/22 Wed 2/11/22 Mon 19/9/ Wed 2/11/ 45 days 456,457 461 LA - B x 4^6	
456	456 1.9.4.2.4	UG EOT Crane LA-01-04 SWL 10t	45 days Mon 19/9/22 Wed 2/11/22 Mon 19/9/ Wed 2/11/ 0 days 456,457 458,459,4LA - C x 4^6 45 days Fri 5/8/22 Sun 18/9/22 Fri 5/8/22 Sun 18/9/22 O days 453,454,4LA - A x 4^6	
457	457 1.9.4.2.5	UG EOT Crane LA-01-05 SWL 10t	45 days Fri 5/8/22 Sun 18/9/22 Fri 5/8/22 Sun 18/9/22 O days 453,454,4LA - B x 4~6	
458	458 1.9.4.2.6	1/F Retractable Crane LA-01-06 SWL 10t	45 days Thu 3/11/22 Sat 17/12/22 Thu 3/11/22 Sat 17/12/22 0 days 455 461 LA - C x 4~6	
459	459 1.9.4.2.7	1/F Mobile A-frame LA-01-07 SWL 2t	45 days Thu 3/11/22 Sat 17/12/22 Thu 3/11/22 Sat 17/12/22 0 days 455 461 LA - A x 4~6	
460 461	460 1.9.4.2.8 461 1.9.4.2.9	Submission of T&C Plan and Procedures of LA for acceptance	14 days Tue 1/11/22 Mon 14/11/22 Tue 1/11/22 Mon 14/11 33 days 461	
462	461 1.9.4.2.9	T&C, Loading Test for Lifting Appliances  Mechanical Installations for Inlet Works No. 1	7 days Sun 18/12/22 Sat 24/12/22 Sun 18/12/ Sat 24/12/22 0 days 453,454,455,464 LA - B x 4 <sup>-6</sup> L5 days Sun 4/9/22 Fri 26/5/23 Sun 4/9/22 Fri 26/5/23 0 days 452SS+30 day 475SS+14	
-	463 1.9.4.3.1	Installation of penstocks and stoplogs (Penstock 35nos, Stoplogs 37 nos)	150 days Sun 4/9/22 Tue 31/1/23 Sun 4/9/22 Tue 31/1/23 0 days 34,40 472 ME - E x 4~6	
	464 1.9.4.3.2	Installation of fixed bar screen (x1)	7 days Sun 25/12/22 Sat 31/12/22 Sun 25/12/ Sat 31/12/22 0 days 461 468 ME - D x 2~4	
	465 1.9.4.3.3	Installation of mechanical raked coarse bar screens (x4)	90 days Sun 4/9/22 Fri 2/12/22 Sun 4/9/22 Fri 2/12/22 22 days 82 466 ME - A x 4~6	
466	466 1.9.4.3.4 467 1.9.4.3.5	Installation of screening conveyors (x6)	30 days Sun 25/12/22 Mon 23/1/23 Sun 25/12/ Mon 23/1/ 0 days 452,83,465 471 ME - A x 4~€	
	467 1.9.4.3.5	Installation of inlet pumps (x5)  Installation of mechanical raked fine bar screens (x4)	21 days Sat 1/4/23 Fri 21/4/23 Sat 1/4/23 Fri 21/4/23 0 days 452,4725S+1469 ME - B x 4~6  90 days Sun 1/1/23 Fri 31/3/23 Sun 1/1/23 Fri 31/3/23 0 days 82,464 467 ME - B x 4~6	
	469 1.9.4.3.7	Installation of grit removal system (x3)	14 days Sat 22/4/23 Fri 5/5/23 Sat 22/4/23 Fri 5/5/23 0 days 467,95 470 ME - Bx 4~6	
470	470 1.9.4.3.8	Installation of grit classifiers (x2)	21 days Sat 6/5/23 Fri 26/5/23 Sat 6/5/23 Fri 26/5/23 209 days 469,101 ME - B x 4~6	
	471 1.9.4.3.9	Installation of compactors (x2)	21 days Tue 24/1/23 Mon 13/2/23 Tue 24/1/23 Mon 13/2/ 311 days 466,107 ME - A x 4~6	
	472 1.9.4.3.10	Installation of pipework and valves	30 days Wed 1/2/23 Thu 2/3/23 Wed 1/2/23 Thu 2/3/23 0 days 463 467SS+14 ME - D x 2~4	
	473 1.9.4.3.11 474 1.9.4.3.12	Installation of instrumentations Installation of Platforms, Covers etc	30 days Fri 3/3/23 Sat 1/4/23 Fri 3/3/23 Sat 1/4/23 264 days 472 ME - A x 4~6  180 days Sun 4/9/22 Thu 2/3/23 Sun 4/9/22 Thu 2/3/23 294 days ME - D x 2~4	
	475 1.9.4.4	Electrical Installations for Inlet Works No. 1	180 days Sun 4/9/22 Thu 2/3/23 Sun 4/9/22 Thu 2/3/23 294 days ME - D x 2"4  180 days Sun 18/9/22 Thu 16/3/23 Sun 18/9/22 Thu 16/3/23 71 days 462SS+14 day 487	
	476 1.9.4.4.1	Installation of LV Switchboards, IW	60 days Sun 18/9/22 Wed 16/11/22 Sun 18/9/22 Wed 16/11 30 days 480 LV - A x 4~6	
	477 1.9.4.4.2	Installation of Transformer, IW	60 days Sun 18/9/22 Wed 16/11/22 Sun 18/9/22 Wed 16/11 30 days 76 480 EE - A x 4~6	
	478 1.9.4.4.3	Installation of PLC Panels, IW	45 days Sun 18/9/22 Tue 1/11/22 Sun 18/9/22 Tue 1/11/22 45 days 484 480 EE - B x 4 <sup>-6</sup> 6	
4/9	479 1.9.4.4.4	Installation of cable trays and cable containments	90 days Sun 18/9/22 Fri 16/12/22 Sun 18/9/22 Fri 16/12/22 0 days 462SS 480 EE - C x 4~6	
	DE/2018/04 on 20/4/20	ask Milestone ♦ Project Sum dilestone, Tentative   Summary Manual Sum		

Drainage Services Department for the Heavy Europ Special Administrative Services	<del></del>	Duratic St.	F!-L					s Stage 1 E&M Works for Sewage Treatment Facilities			
ID WBS Task Name		between Task	Finish	Early Start Early Finish	Free Slack Predecessors	100	ames Qui	2020 arter 1st Quarter 2nd Quarter 3rd Quarter 4th Quarter	2021 1st Quarter 2nd Quarter 3rd Quarter 4th Quarter	2022 1st Quarter 2nd Quarter 3rd Quarte	2023   200   4th Quarter
80 480 1.9.4.4.5	Cables laying and terminations	Start and Finish 90 days Sat 17/12/22	Thu 16/3/23	Sat 17/12/22 Thu 16/3/23	0 days 479,364,366	6,:482,485 EE	- C x 4~6	ov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov De	c Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov De	c Jan Feb Mar Apr May Jun Jul Aug S	ep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan
81 481 1.9.4.4.6	Tentative Civil Handover Date, HV cables draw pits from MFB2 to IW	0 days Tue 14/2/23		Tue 14/2/23 Tue 14/2/23		482FF+30					<b>⊕</b> 14/2
	Energisation of LV Switchboards, IW	0 days Thu 16/3/23	Thu 16/3/23	Thu 16/3/23 Thu 16/3/23	71 days 480,481FF+3	3(487 LV	/-Ax4~6				16/3
	ADA Systems, Inlet Works	329 days Fri 5/8/22	Thu 29/6/23	Fri 5/8/22 Thu 29/6/23	289 days						<del> </del>
	Delivery of PLC Panel to LV Switch Room, IW			Fri 5/8/22 Thu 11/8/	·	478					+
	Configuration of PLC System, IW			Fri 17/3/23 Sun 30/4/23		486 PLC	C-Ax1n				
	Site Acceptance Test for PLC System at Inlet Works No. 1  Acceptance Test for E&M Equip & Instrumentations calibration, IW	60 days Mon 1/5/23		Mon 1/5/23 Thu 29/6/23		2 400					
	tem Commissioning for E&M Equip at Inlet Works No. 1	60 days Sat 27/5/23 60 edays Tue 25/7/23		Sat 27/5/23 Tue 25/7/23 Tue 25/7/23 Sat 23/9/23		837					1
	Iding Services Installations for Inlet Works No. 1	300 days Sat 3/12/22		Sat 3/12/22 Thu 28/9/23	-						<del>-</del>
	Mechanical Ventilation and Air Conditioning System, IW	150 days Sat 3/12/22		Sat 3/12/22 Mon 1/5/23	30 days		VAC - B x 4				
	ighting and Power Distribution System, IW	180 days Sat 3/12/22		Sat 3/12/22 Wed 31/5/	0 days		5-Ax4~6				
92 492 1.9.4.8.3	Plumbing Installation, IW	120 days Sat 3/12/22		Sat 3/12/22 Sat 1/4/23	60 days 754	756,496 Pb					
93 493 1.9.4.8.4	CCTV Installation (5 indoor +5 outdoor Cameras), IW	90 days Sun 1/1/23	Fri 31/3/23	Sun 1/1/23 Fri 31/3/23	0 days 449SS+150 d	da 836,496,8 BS	- B x 4~6				
94 494 1.9.4.8.5 F	ire Services Installation, IW	120 days Sun 1/1/23	Sun 30/4/23	Sun 1/1/23 Sun 30/4/23	31 days 449SS+150 d	da 738,750,7 FS -	- A x 4~6				
	arthing and Lightning Protection System, IW	60 days Tue 31/1/23	Fri 31/3/23	Tue 31/1/23 Fri 31/3/23	61 days 449SS+180 c	da 496 BS	5 - C x 2~4				<del>                                     </del>
	esting and Commissioning of Building Services Installations, IW	120 days Thu 1/6/23	Thu 28/9/23	Thu 1/6/23 Thu 28/9/23	198 days 490,491,492	2,4 BS	5 - C x 2~4				
	Date for Portion B-3, PST No. 1~4	90 edays Sat 14/1/23		Sat 14/1/23 Fri 14/4/23	0 edays 2SS+1139 ed						
	ive Civil Handover Date, Portion B-3, PST No. 1~4	1 day Mon 20/2/23		Mon 20/2/ Mon 20/2/	0 days	501,534F5					€ 20/2
	encement of E&M Installation at PST No. 1~4	402 days Tue 21/2/23		Tue 21/2/23 Thu 28/3/24	· · · · · · · · · · · · · · · · · · ·	759					
	vision of Temporary Water Supply, Electricity Supply, Lighting etc., PST			Tue 21/2/23 Mon 27/2/	411 days 498						
	allation of Lifting Appliances at PST No. 1~4  Basement EOT Crane LA-02-01 SWL 10t	127 days Tue 21/2/23		Tue 21/2/23 Tue 27/6/23		503,504,5 LA	- A v 4~C				
	Coping Level EOT Crane LA-02-02 SWL 5t	30 days Tue 21/2/23		Tue 21/2/23 Wed 22/3/ Thu 23/3/23 Fri 21/4/23	0 days 60 days 502		- A x 4~6				
	Coping Level EOT Crane LA-02-03 SWL 5t	30 days Thu 23/3/23		Thu 23/3/23 Fri 21/4/23	0 days 502	505,506,5 LA					
	oping Level EOT Crane LA-02-04 SWL 5t	30 days Sat 22/4/23		Sat 22/4/23 Sun 21/5/23	30 days 504		- A x 4~6				
	oping Level EOT Crane LA-02-05 SWL 5t	30 days Sat 22/4/23		Sat 22/4/23 Sun 21/5/23	0 days 504	507,508 LA					
07 507 1.9.7.2.6 C	oping Level EOT Crane LA-02-06 SWL 2t	30 days Mon 22/5/23		Mon 22/5/ Tue 20/6/23	0 days 506		- A x 4~6				
08 508 1.9.7.2.7 T	&C, Loading Test for Lifting Appliances at PST No. 1~4	7 days Wed 21/6/23	Tue 27/6/23	Wed 21/6/ Tue 27/6/23	291 days 502,503,504	I,! LA-	- A x 4~6				
09 <b>509 1.9.7.3</b> Med	chanical Installations at PST No. 1~4	312 days Tue 21/2/23	ri 29/12/23	Tue 21/2/23 Fri 29/12/23	0 days	532					
	nstallation of penstocks and stoplogs (Penstock 18nos, Stoplogs 14 nos)	90 days Tue 21/2/23	Sun 21/5/23	Tue 21/2/23 Sun 21/5/23	0 days 29	516 ME	E - E x 4~6				
	stallation of pipework and valves	240 days Tue 21/2/23	Wed 18/10/23	Tue 21/2/23 Wed 18/10	94 days 41	ME	E - B x 4~6				
	nstallation of lamella plate settlers (x4)	100 days Thu 23/3/23		Thu 23/3/23 Fri 30/6/23		514,515 ME	≟ - A x 4~€				
	estallation of reciprocating type bottom scrapers (x4)	30 days Tue 21/2/23 \		Tue 21/2/23 Wed 22/3/			E - A x 4~€				
	stallation of surface scum skimmers (x1)			Sat 1/7/23 Sun 30/7/23	174 days 512,125		E - A x 4~€				
	ustallation of scum collector pipes (x1) ustallation of piston type primary sludge pumps (x3)	30 days Sat 1/7/23 S 30 days Mon 22/5/23 T		Sat 1/7/23 Sun 30/7/23	174 days 512,131 0 days 137,510		E - B x 4~6				
	istallation of drain pumps (x1)	30 days Wed 21/6/23 T		Mon 22/5/ Tue 20/6/23 Wed 21/6/ Thu 20/7/23			E - C x 4~6 E - C x 4~6				
	istallation of air blowers (x2)	30 days Fri 21/7/23		Fri 21/7/23 Sat 19/8/23			E - C x 4~6				
519 519 1.9.7.3.10 In	stallation of instrumentations	30 days Sun 20/8/23 M		Sun 20/8/23 Mon 18/9/	124 days 35,518		E - C x 4~6				
20 5201.9.7.3.11 Ir	stallation of Platforms, Covers etc., PST	100 days Thu 21/9/23 F		Thu 21/9/ Fri 29/12/			E-Fx4~				
21 <b>521 1.9.7.4</b> Elect	trical Installations for PST No. 1~4	210 days Tue 21/2/23 N	Mon 18/9/23	Tue 21/2/23 Mon 18/9/	102 days 498	532					
	stallation of LV Switchboards, PST	60 days Tue 21/2/23 F	ri 21/4/23	Tue 21/2/23 Fri 21/4/23	30 days 66	525 LV -	- A x 4~6				
	stallation of PLC Panel, PST	60 days Tue 28/2/23 F	ri 28/4/23	Tue 28/2/23 Fri 28/4/23	23 days 66,529	525					
	stallation of cable trays and cable containments, PST	90 days Tue 21/2/23 S		Tue 21/2/23 Sun 21/5/23	0 days	525					
	ables laying and terminations, PST			Mon 22/5/ Mon 18/9/	0 days 522,524,364,						
	entative Civil Handover Date, LV cables draw pits from IW to PST	0 days Thu 20/7/23 T		Thu 20/7/23 Thu 20/7/23	2 days	527FF+30					<b>⊕</b> 20/7
	nergisation of LV Switchboards, PST  DA Systems, PST No. 1~4	1 day Sun 20/8/23 S		Sun 20/8/23 Sun 20/8/23 Tue 21/2/23 Mon 1/1/24	131 days 525FS-30 day	y 532 LV -	- A x 4~6				20/8
	elivery of PLC Panel to LV Switch Room, PST No. 1~4			Tue 21/2/23 Mon 1/1/24 Tue 21/2/ Mon 27/2		523					
	onfiguration of PLC System	60 days Tue 19/9/23 F		Tue 21/2/ Mon 2//2 Tue 19/9/23 Fri 17/11/23			C-Bx1m				
	te Acceptance Test for PLC System at PST No. 1~4			Sat 18/11/23 Mon 1/1/24	103 days 530	- 110					
32 532 1.9.7.6 Site A	Acceptance Test for E&M Equip and Instrumentations calibrations at PST			Fri 29/12/23 Tue 27/2/24		533					
No. 1											
	m Commissioning for E&M Equip at PST No. 1~4	30 days Wed 28/2/24 T		Wed 28/2/ Thu 28/3/24		837					
	ing Services Installations for for PST No. 1~4 echanical Ventilation and Air Conditioning System, PST			Mon 22/5/ Tue 16/1/24	4 days 498FS+90 da	1	AC D				
	phting and Power Distribution System, PST	90 days Mon 22/5/23 S		Mon 22/5/ Sat 19/8/23			VAC - B x 4				
	umbing Installation, PST			Mon 22/5/ Sat 19/8/23 Mon 22/5/ Mon 18/9/		541 BS - 756,541 Pb -	- A x 4~6				
	TV Installation (9 indoor + 2 outdoor Cameras), PST			Mon 22/5/ Thu 20/7/23	0 days 498FS+60 day						
	e Services Installation, PST			Mon 22/5/ Mon 18/9/		738,750,7FS -					
0 540 1.9.7.8.6 Ea	rthing and Lightning Protection System, PST	90 days Mon 22/5/23 S		Mon 22/5/ Sat 19/8/23	238 days		- C x 2~4				
541 1.9.7.8.7 Te	sting and Commissioning of Building Services Installations, PST	120 days Tue 19/9/23 Tue	ue 16/1/24	Tue 19/9/23 Tue 16/1/24	88 days 535,536,537,	,! BS -	- C x 2~4				
	Date for Portion B-4, BR 2A & 2B	90 edays Fri 25/11/22 Ti	hu 23/2/23	Fri 25/11/22 Thu 23/2/23	0 edays 2SS+1089 ed	li					<del>                                     </del>
	e Civil Handover Date, Portion B-4, BR2A & 2B	1 day Sun 1/1/23 Si		Sun 1/1/23 Sun 1/1/23	0 days	546,552,5					<u>●1/1</u>
	ncement of E&M Installation at Bioreactor No. 2A & 2B	1592 days Mon 2/12/19 W		Mon 2/12/ Wed 10/4/	0 days	759		<del>\</del>	<del></del>		
	sion of Temporary Water Supply, Electricity Supply, Lighting etc., BR 2A&:			Mon 2/1/23 Sun 8/1/23	461 days 543						
	lation of Lifting Appliances	67 days Mon 2/1/23 TI		Mon 2/1/23 Thu 9/3/23	401 days 348,543						
	ping Level EOT Crane LA-03-01 SWL 5t ping Level EOT Crane LA-03-02 SWL 5t			Mon 2/1/23 Tue 31/1/23		549,550,5 LA -					
5.52.52.52.5	Pung corol Cor Craile DA-02-07 34AF 31	50 days Mon 2/1/23   10	re 21/1/52	Mon 2/1/23 Tue 31/1/23	0 days	549,550,5 LA -	D X 4"6				
Task	Milestone ♦ Project Sui	mmary Late	1	Critical S	plit	Manual Pro	ogress —	Milestone (Actual)			
Bestwise Milestone, Tenta ject: DE/2018/04	tive   Summary  Manual Su	mmary Critic	al I	Progress	-	Slack (Float)	1) —	Slack			
e: Mon 20/4/20											

**AECOM** Drainage Services Department Proposed Work Programme for DE/2018/04 Shek Wu Hui Effluent Polishing Plant - Main Works Stage 1 E&M Works for Sewage Treatment Facilities WBS Task Name Early Start Early Finish Free Slack Predecessors Successor Resource 
 2023
 2024

 1st Quarter
 2nd Quarter
 3rd Quarter
 4th Quarter
 1st Quarter
 2nd Quarter

 Jan | Feb | Mar | Apr | May | Jun | Jul | Aug | Sep | Oct | Nov | Dec | Jan | Feb | Mar | Apr | May | Apr | Apr | May | Apr | 2021 | 2022 | 2022 | 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | 2 2020 | between Task Names 549 1.9.10.2.3 Coping Level EOT Crane LA-03-03 SWL 51 30 days Wed 1/2/23 Thu 2/3/23 Wed 1/2/23 Thu 2/3/23 0 days 547.548 551 IA - A x 4~6 550 1.9.10.2.4 550 23 days 547,548 Coping Level Mobile A-frame LA-03-04 SWL 4t 7 days Wed 1/2/23 Tue 7/2/23 Wed 1/2/23 Tue 7/2/23 551 LA - B x 4~6 551 551 1.9.10.2.5 T&C, Loading Test for Lifting Appliances at Bioreactor No. 2A & 2B 7 days Fri 3/3/23 Thu 9/3/23 Fri 3/3/23 Thu 9/3/23 401 days 547,548,549,! LA - B x 4~6 552 552 1.9.10.3 Mechanical Installations for E&M Equip at BR 2A & 2B 210 days Mon 2/1/23 Sun 30/7/23 Mon 2/1/23 Sun 30/7/23 30 days 543 553 553 1.9.10.3.1 Installation of penstocks and stoplogs (Penstocks 8nos, Stoplogs 8no 90 days Mon 2/1/23 Sat 1/4/23 Mon 2/1/... Sat 1/4/23 174 days ME - E x 4^ 554 1.9.10.3.2 Installation of pipework and valves 150 days Mon 2/1/23 Wed 31/5/23 Mon 2/1/23 Wed 31/5/ 0 days 52.46 561 ME - C x 4~6 555 555 1 9 10 3 3 Installation of pre-treatment fine screens (x4) ME - A x 4~6 28 days Mon 2/1/23 Sun 29/1/23 0 days 178 Mon 2/1/23 Sun 29/1/23 556 1.9.10.3.4 Installation of air diffusion system (x2) 90 days Mon 2/1/23 Sat 1/4/23 Mon 2/1/23 Sat 1/4/23 0 days 184 560 MF - D x 2~4 557 Installation of submersible mixers (x16) 557 1.9.10.3.5 90 days Mon 30/1/23 Sat 29/4/23 Mon 30/1/... Sat 29/4/23 146 days 555.190 ME - B x 4~6 558 558 1.9.10.3.6 Installation of mixed liquor return pumps (x6) 30 days Mon 2/1/23 Tue 31/1/23 Mon 2/1/23 Tue 31/1/23 0 days 196 ME - A x 4~6 559 559 1.9.10.3.7 Installation of scum removal systems (x2) 45 days Wed 1/2/23 Fri 17/3/23 Wed 1/2/23 Fri 17/3/23 189 days 558,202 ME - B x 4~6 560 560 1.9.10.3.8 Installation of aeration blowers (x4) 45 days Sun 2/4/23 Tue 16/5/23 Sun 2/4/23 Tue 16/5/23 129 days 556,208 ME - D x 2~4 561 561 1.9.10.3.9 Installation of instrumentations 60 days Thu 1/6/23 Sun 30/7/23 Thu 1/6/23 Sun 30/7/23 54 days 554,214 ME - D x 2 562 562 1.9.10.4 Electrical Installations for E&M Equip at BR 2A & 2B 240 days Mon 2/1/23 Tue 29/8/23 Mon 2/1/23 Tue 29/8/23 0 days 543 563 563 1.9.10.4.1 0 days 543 Installation of cable travs and cable containments 120 days Mon 2/1/23 Mon 1/5/23 Mon 2/1/23 Mon 1/5/23 564 564 1.9.10.4.2 Cables laying and termination 120 days Tue 2/5/23 Tue 29/8/23 Tue 2/5/23 Tue 29/8/23 0 days 563,364,366,:633 565 565 1.9.10.4.3 a 1/6 Tentative Civil Handover Date, LV cables draw pits from MFR2 to BR2 0 days Thu 1/6/23 Thu 1/6/23 Thu 1/6/23 Thu 1/6/23 566EE+30 566 566 1.9.10.4.4 Energisation of LV Switchboards, BR2 1 day Sat 1/7/23 Sat 1/7/23 Sat 1/7/23 Sat 1/7/23 59 days 565FF+30 day 567 LV - A x 4~6 567 567 1.9.10.5 Site Acceptance Test for E&M Equip at BR 2A & 2B 90 edays Tue 29/8/23 Mon 27/11/23 Tue 29/8/23 Mon 27/11... 15.63 edays 552,562,566 568 568 568 1.9.10.6 System Commissioning for E&M Equip at BR 2A & 2B 120 days Wed 13/12/23 Wed 10/4/24 Wed 13/12... Wed 10/4/... 0 days 567,636 569 569 1.9.10.7 Building Services Installations for BR 2A & 2B 54 days 543FS+90 eda 300 days Sun 2/4/23 Fri 26/1/24 Sun 2/4/23 Fri 26/1/24 570 570 1.9.10.7.1 Lighting and Power Distribution System, BR2 180 days Sun 2/4/23 Thu 28/9/23 Sun 2/4/23 Thu 28/9/23 BS - A x 4~6 0 days 571 571 1.9.10.7.2 Plumbing Installation, BR2 120 days Sun 2/4/23 Sun 30/7/23 Sun 2/4/23 Sun 30/7/23 50 days 754 756.575 Pb - A x 4~6 572 572 1.9.10.7.3 CCTV Installation (7 indoor + 2 outdoor Cameras), BR2 60 days Tue 2/5/23 Fri 30/6/23 Tue 2/5/23 Fri 30/6/23 20 days 543FS+120 da836,575 BS - B x 4~6 573 573 1.9.10.7.4 Fire Services Installation, BR2 120 days Sun 2/4/23 Sun 30/7/23 Sun 2/4/23 Sun 30/7/23 50 days 738.750.7FS - B x 4~6 574 574 1.9.10.7.5 Lightning Protection System, BR2 60 days Sun 2/4/23 Wed 31/5/23 Sun 2/4/23 Wed 31/5/... BS - C x 2~4 575 575 1.9.10.7.6 Testing and Commissioning of Building Services Installations, BR2 120 days Fri 29/9/23 Fri 26/1/24 Fri 29/9/23 Fri 26/1/24 78 days 570.571.572.1 BS - C x 2~4 576 576 1.9.10.8 PV System 1457 days Mon 2/12/19 Mon 27/11/23 Mon 2/12/... Mon 27/1... 577 577 1.9.10.8.1 Complete the CLP's Electronic Application Form and Upload Required Docur 90 days Fri 4/6/21 Wed 1/9/21 Fri 4/6/21 Wed 1/9/21 955 days 422,426,329 578 578 1.9.10.8.2 Material ordering and delivery to site 210 days Mon 2/12/19 Sun 28/6/20 Mon 2/12/... Sun 28/6/20 579 917 days 579 579 1 9 10 8 3 Technical Assessment, System Test and Installation 180 days Mon 2/1/23 Fri 30/6/23 580 Mon 2/1/23 Fri 30/6/23 0 days 578,543 PV - A x 4~6 580 1.9.10.8.4 CLP's smart meter installation and Final on-grid test with CLP 150 days Sat 1/7/23 Mon 27/11/23 Sat 1/7/23 Mon 27/11 143 days 579 447 581 581 1.9.11 Access Date for Portion B-5A, MFB No. 2 below 1st floor level 90 edays Mon 20/12/21Sun 20/3/22 Mon 20/1... Sun 20/3/22 0 edays 2SS+749 eday 582 582 1.9.12 Tentative Civil Handover Date, Portion B-5A, MFB No. 2 below 1st floor level 26/1 1 day Wed 26/1/22 Wed 26/1/22 Wed 26/1/... Wed 26/1/... 0 days 585 591F 583 583 1.9.13 Commencement of E&M Installation at MFB No. 2 Lower Part 408 days Thu 27/1/22 Fri 10/3/23 Thu 27/1/22 Fri 10/3/23 58 days 759 584 584 1.9.13.1 Provision of Temporary Water Supply, Electricity Supply, Lighting etc., MFB2 7 days Thu 27/1/22 Wed 2/2/22 Thu 27/1/22 Wed 2/2/22 801 days 582 585 585 1.9.13.2 Installation of Lifting Appliances 66 days Thu 27/1/22 Sat 2/4/22 Thu 27/1/22 Sat 2/4/22 742 days 348,582 586 586 1.9.13.2.1 B2 EOT Crane LA-04-01 SWL 5 45 days Thu 27/1/22 Sat 12/3/22 Thu 27/1/22 Sat 12/3/22 0 days 588,589,5 587 587 1.9.13.2.2 B2 EOT Crane LA-04-02 SWL 5t 30 days Thu 27/1/22 Fri 25/2/22 Thu 27/1/22 Fri 25/2/22 15 days 588,589,5 588 588 1.9.13.2.3 B2 MR LA-04-03 SWL 5t 14 days Sun 13/3/22 Sat 26/3/22 Sun 13/3/22 Sat 26/3/22 0 days 586,587 590 589 589 1.9.13.2.4 0 days 586,587 B1 MR LA-04-04 SWL 3t 14 days Sun 13/3/22 Sat 26/3/22 Sun 13/3/22 Sat 26/3/22 590 590 590 1 9 13 2 5 T&C, Loading Test for Lifting Appliance: 7 days Sun 27/3/22 Sat 2/4/22 Sun 27/3/22 Sat 2/4/22 742 days 586,587,588, 591 1.9.13.3 Mechanical Installations for E&M Equip, at MFB No. 2 Lower Part 363 days Sun 13/3/22 Fri 10/3/23 Sun 13/3/22 Fri 10/3/23 0 days 582FS+45 eda602SS 592191331 Installation of penstocks and stoplogs (Penstocks 18nos, Stoplogs 11 90 days Sun 13/3/22 Fri 10/6/22 Sun 13/3/... Fri 10/6/22 ME - E x 4^ 273 days 593 1.9.13.3.2 Installation of hollow fibre membrane modules (x9) 90 days Wed 16/3/22 Mon 13/6/22 Wed 16/3/ Mon 13/6/ 270 days 222 MF - A v 4~6 594 1.9.13.3.3 Installation of air scour blowers (x3) 90 days Wed 16/3/22 Mon 13/6/22 Wed 16/3/... Mon 13/6/. 0 days 228 598,595,5 ME - B x 4~ 595 1.9.13.3.4 Installation of permeate pumps (x10) 90 days Tue 14/6/22 Sun 11/9/22 Tue 14/6/22 Sun 11/9/22 0 days 229,594 598 ME - A x 4~6 596 1.9.13.3.5 596 Installation of return activated sludge pumps (x5) 90 days Tue 14/6/22 Sun 11/9/22 Tue 14/6/22 Sun 11/9/22 597 1.9.13.3.6 Installation of membrane tank drain pumps (x2) 45 days Wed 16/3/22 Fri 29/4/22 Wed 16/3/... Fri 29/4/22 135 days 270 598 ME - C x 4~6 598 1.9.13.3.7 Installation of pipework and valves 180 days Mon 12/9/22 Fri 10/3/23 Mon 12/9/... Fri 10/3/23 ME - C x 4~ 599 1.9.13.3.8 Installation of chemical storage tank 60 days Wed 16/3/22 Sat 14/5/22 Wed 16/3/... Sat 14/5/22 300 days 247 ME - D x 2~4 600 1.9.13.3.9 Installation of chemical dosing numps 60 days Wed 16/3/22 Sat 14/5/22 Wed 16/3/... Sat 14/5/22 ME - D x 2~4 300 days 258 601 1.9.13.3.10 90 days Wed 16/3/22 Mon 13/6/22 Wed 16/3/... Mon 13/6/.. 270 days 276,282 ME - C x 4~6 602 1.9.13.4 Electrical Installations for E&M Equip. at MFB No. 2 Lower Part 613 days 591SS 150 days Sun 13/3/22 Tue 9/8/22 Sun 13/3/22 Tue 9/8/22 603 1.9.13.4.1 Installation of cable trays and cable containments 150 days Sun 13/3/22 Tue 9/8/22 Sun 13/3/22 Tue 9/8/22 613 days 604 1.9.14 Access Date for Portion B-5B, MFB No. 2 remaining portion 90 edays Thu 19/5/22 Wed 17/8/22 Thu 19/5/22 Wed 17/8/... 0 edays 2SS+899 eday Tentative Civil Handover Date, Portion B-5B, MFB No. 2 remaining portion 605 1.9.15 **25/6** 1 day Sat 25/6/22 Sat 25/6/22 Sat 25/6/22 Sat 25/6/22 608,617F 0 days 606 1.9.16 Commencement of E&M Installation at MFB No. 2 Upper Part 675 days Mon 30/5/22 Wed 3/4/24 Mon 30/5/... Wed 3/4/24 7 days 759 607 1.9.16.1 Provision of Temporary Water Supply, Electricity Supply, Lighting etc., MFB2 7 days Sun 26/6/22 Sat 2/7/22 Sun 26/6/22 Sat 2/7/22 651 days 605 608 1.9.16.2 Installation of Lifting Appliances 142 days Sun 26/6/22 Mon 14/11/22 Sun 26/6/22 Mon 14/11... 516 days 348.605 609 1.9.16.2.1 45 days Sun 26/6/22 Tue 9/8/22 Sun 26/6/22 Tue 9/8/22 GF FOT Crane LA-04-05 SWI 5t 611.612.6LA - A x 4~6 0 days 610 1.9.16.2.2 GF Gantry Crane LA-04-06 SWL 69 45 days Sun 26/6/22 Tue 9/8/22 Sun 26/6/22 Tue 9/8/22 0 days 611.612.6LA - B x 4~6 611 1.9.16.2.3 0 days 609,610 1F EOT Crane LA-04-07 SWL 15t 45 days Wed 10/8/22 Fri 23/9/22 Wed 10/8/... Fri 23/9/22 613.614.6LA - A x 4~6 1F EOT Crane LA-04-08 SWL 15t 45 days Wed 10/8/22 Fri 23/9/22 Wed 10/8/... Fri 23/9/22 0 days 609,610 613,614,6LA - B x 4~6 613 1.9.16.2.5 RF EOT Crane LA-04-09 SWL 2t 45 days Sat 24/9/22 Mon 7/11/22 Sat 24/9/22 Mon 7/11/... 0 days 611,612 616 LA - A x 4~6 614 1.9 16 2.6 RF Retractable MR LA-04-10 SWL 2 45 days Sat 24/9/22 Mon 7/11/22 Sat 24/9/22 Mon 7/11/... 0 days 611,612 616 LA - B x 4~6 615 1.9.16.2.7 Mobile A-frame LA-04-11 SWL 2t 7 days Sat 24/9/22 Fri 30/9/22 Sat 24/9/22 Fri 30/9/22 38 days 611.612 616 IA - C x 4~6

592 593 594 597 598 600 601 602 603 604 605 607 608 609 610 611 612 612 1.9.16.2.4 614 615 T&C, Loading Test for Lifting Appliances 616 616 1.9.16.2.8 7 days Tue 8/11/22 Mon 14/11/22 Tue 8/11/22 Mon 14/11... 516 days 609,610,611,0 LA - A x 4~6 Mechanical Installations for E&M Equip. at MFB No. 2 Upper Part 617 617 1.9.16.3 240 days Wed 10/8/22 Thu 6/4/23 Wed 10/8/... Thu 6/4/23 168 days 605FS+45 ed; 621SS+45 Project Summary Late Critical Split Manual Progress Milestone (Actual) Manual Summary Critical Progress Slack (Float) Project: DE/2018/04 Date: Mon 20/4/20 Status Date Tue 14/4/20 Page 9 of 13

**AECOM** Drainage Services Department Proposed Work Programme for DE/2018/04 Shek Wu Hui Effluent Polishing Plant - Main Works Stage 1 E&M Works for Sewage Treatment Facilities Duration Early Start Early Finish Free Slack 
 2020
 2021
 2022

 1st Quarter
 2nd Quarter
 3rd Quarter
 4th Quarter
 1st Quarter
 3rd Quarter
 4th Quarter
 1st Quarter
 2nd Quarter
 3rd Quarter
 3rd Quarter
 3rd Quarter
 3rd Quarter
 2nd Quarter
 3rd Quarter
 arter 1st Quarter 2nd Quarter 3rd Quarter 4th Quarter 1st Quarter 2nd Quarter 3rd Quarter 3rd Quarter 4th Quarter 1st Quarter 2nd Quarter 2nd Quarter 3rd Quarter between Task Start and Finish 618 618 1.9.16.3.1 Installation of air scour blowers (x3) 120 days Wed 10/8/22 Wed 7/12/22 Wed 10/8/ Wed 7/12/ 0 days 228 619 MF - A x 4~F 619 619 1.9.16.3.2 Installation of compressed air system (x1) 60 days Thu 8/12/22 Sun 5/2/23 Thu 8/12/22 Sun 5/2/23 620 620 1.9.16.3.3 Installation of instrumentations 60 days Mon 6/2/23 Thu 6/4/23 Mon 6/2/23 Thu 6/4/23 234 days 619.246 ME - D x 2~4 621 621 1.9.16.4 Electrical Installations for E&M Equip. at MFB No. 2 Upper Par 240 days Sat 11/3/23 Sun 5/11/23 Sat 11/3/23 Sun 5/11/23 0 days 617SS+45 ed: 638 622 622 1.9.16.4.1 Installation of LV Switchboards, BR2 90 days Sat 11/3/23 Thu 8/6/23 Sat 11/3/23 Thu 8/6/23 0 days 68 629 LV - B x 4~6 623 623 1.9.16.4.2 Installation of LV Switchboards, MER No. 2 90 days Sat 11/3/23 Thu 8/6/23 Sat 11/3/23 Thu 8/6/23 629 LV - A x 4~6 624 624 1.9.16.4.3 Installation of PLC Panels, BR2 90 days Sat 11/3/23 Thu 8/6/23 Sat 11/3/23 Thu 8/6/23 0 days 64,632 629,633 625 625 1.9.16.4.4 Installation of PLC Panels, MER No. 2 90 days Sat 11/3/23 Thu 8/6/23 Sat 11/3/23 Thu 8/6/23 PIC-Bx1r 171 days 626 626 1.9.16.4.5 Installation of HV Switchboards, MFB No. 2 60 days Sat 11/3/23 Tue 9/5/23 Sat 11/3/23 Tue 9/5/23 30 days 53,58 629 HV - A x 4~6 627 627 1.9.16.4.6 Installation of transformer, MFB No. 2 45 days Sat 11/3/23 Mon 24/4/23 Sat 11/3/23 Mon 24/4/... 216 days 216 628 628 1.9.16.4.7 Installation of cable trays and cable containment 180 days Sat 11/3/23 Wed 6/9/23 Sat 11/3/23 Wed 6/9/23 81 days 629 1.9.16.4.8 629 Cables laying and terminations 150 days Fri 9/6/23 Sun 5/11/23 Fri 9/6/23 Sun 5/11/23 0 days 364,622,626,1635 30/8 630 630 1.9.16.4.9 Energisation of LV Switchboards, MFB 1 day Wed 30/8/23 Wed 30/8/23 Wed 30/8/... Wed 30/8/... LA - A x 4~6 88 days 631 631 1.9.16.5 SCADA Systems, BR No. 1 & No 2, MFB No. 2 675 days Mon 30/5/22 Wed 3/4/24 Mon 30/5/... Wed 3/4/24 10 days 632 632 1.9.16.5.1 278 days 366 Delivery of PLC System, BR2 7 days Mon 30/5/22Sun 5/6/22 Mon 30/5... Sun 5/6/22 633 633 1.9.16.5.2 Configuration of PLC System for BR No. 1 & No. 2 45 days Wed 30/8/23 Fri 13/10/23 Wed 30/8/... Fri 13/10/23 0 days 564.624 636 PLC - A x 1 r 634 634 1.9.16.5.3 678 days 367 Delivery of PLC System, MFB No. 2 7 days Mon 30/5/22Sun 5/6/22 Mon 30/5... Sun 5/6/22 635 635 1.9.16.5.4 Configuration of PLC System for MFB No. 2 60 days Mon 6/11/23 Thu 4/1/24 Mon 6/11/... Thu 4/1/24 0 days 629 637 636 636 1.9.16.5.5 Site Acceptance Test for PLC System at BR No. 1 and No. 2 60 days Sat 14/10/23 Tue 12/12/23 Sat 14/10/23 Tue 12/12/.. 0 days 633 568,639 637 637 1.9.16.5.6 Site Acceptance Test for PLC System at MFB No. 2 90 days Fri 5/1/24 Wed 3/4/24 Fri 5/1/24 Wed 3/4/24 10 days 635 638 638 1.9.16.6 Site Acceptance Test for E&M Equip at MFB No. 2 45 edays Sun 5/11/23 Wed 20/12/23 Sun 5/11/23 Wed 20/12... 0.63 edays 617,621 639 639 639 1.9.16.7 System Commissioning for E&M Equip at MFB No. 2 100 days Thu 21/12/23 Fri 29/3/24 Thu 21/12/... Fri 29/3/24 837 12 days 638,636 640 640 1.9.16.8 Building Services Installations for MFB No. 2 330 days Wed 23/11/22 Wed 18/10/23 Wed 23/11... Wed 18/10... 178 days 605FS+150 er 641 641 1.9.16.8.1 Mechanical Ventilation and Air Conditioning System, MFB No. 2 120 days Wed 23/11/22 Wed 22/3/23 Wed 23/11... Wed 22/3/... MVAC - A x 90 days 642 642 1.9.16.8.2 Lighting and Power Distribution System, MFB No. 2 210 days Wed 23/11/22 Tue 20/6/23 Wed 23/11 Tue 20/6/23 0 days 647 BS - A x 4~6 Plumbing Installation, MFB No. 2 643 643 1.9.16.8.3 180 days Wed 23/11/22 Sun 21/5/23 Wed 23/11... Sun 21/5/23 30 days 754 756.647 Pb - B x 4~6 644 644 1.9.16.8.4 CCTV Installation (10 indoor + 3 outdoor Cameras), MFB No. 2 90 days Wed 23/11/22 Mon 20/2/23 Wed 23/11 Mon 20/2/ 120 days 605FS+120 d: 836 647 BS - B x 4~6 Fire Services Installation, MFB No. 2 645 645 1.9.16.8.5 120 days Wed 23/11/22 Wed 22/3/23 Wed 23/11... Wed 22/3/... 90 days 646 1.9.16.8.6 Earthing and Lightning Protection System, MFB No. 2 60 days Wed 23/11/22 Sat 21/1/23 Wed 23/11... Sat 21/1/23 448 days BS - C x 2~4 647 647 1.9.16.8.7 Testing and Commissioning of Building Services Installations, MFB No. 2 120 days Wed 21/6/23 Wed 18/10/23 Wed 21/6/... Wed 18/10... 178 days 641,642,643, BS - C x 2~4 648 648 1.9.17 Access Date for Portion B-7 & 7B, Chemical Dosing, Concrete Plinth for DOs, Che 150 edays Mon 20/12/21Thu 19/5/22 Mon 20/1... Thu 19/5/22 0 edays 2SS+749 eday 656FS+90 649 649 1.9.18 Tentative Civil Handover Date, Portion B-7 & B-7B, temporary chemical dosing 26/1 1 day Wed 26/1/22 Wed 26/1/22 Wed system, concrete plinth for deodorisation system 26/1/22 26/1/22 650 650 1.9.19 Commencement of E&M Installation at Temporary Chemical Dosing System 328 days Mon 21/3/22 Sun 12/2/23 Mon 21/3/... Sun 12/2/23 423 days 160.166.172 759 651 651 1.9.19.1 Mechanical Installations for E&M Equip. for Chemical Dosing System 90 edays Mon 21/3/22 Sun 19/6/22 Mon 21/3/... Sun 19/6/22 0 edays 649,653FF+5(652SS+30 ME - D x 2~4 652 652 1.9.19.2 Electrical Installations for E&M Equip. for Chemical Dosing System 90 edays Wed 20/4/22 Tue 19/7/22 Wed 20/4/... Tue 19/7/22 0 edays 651SS+30 eda654 653 0 1/5 653 1.9.19.3 Tentative Civil Handover Date, Chemical Pipe Trench (by others) 0 days Sun 1/5/22 Sun 1/5/22 Sun 1/5/22 Sun 1/5/22 33 days 651FF+50 654 654 1.9.19.4 Site Acceptance Test for E&M Equip for Chemical Dosing System 30 edays Tue 19/7/22 Thu 18/8/22 Tue 19/7/22 Thu 18/8/22 0 edays 651,652 655 655 1.9.19.5 System Commissioning for E&M Equip for Chemical Dosing System 30 edays Thu 18/8/22 Sat 17/9/22 Thu 18/8/22 Sat 17/9/22 574.63 edays 654 656 656 1.9.19.6 Building Services Installations at Temp. Chemical Dosing System areas 180 days Wed 17/8/22 Sun 12/2/23 Wed 17/8/... Sun 12/2/23 342 days 648FS+90 eda 657 657 1.9.19.6.1 90 days Wed 17/8/22 Mon 14/11/22 Wed 17/8/... Mon 14/11... Lighting and Power Distribution System, Temp. Chem. 0 days BS - A x 4~6 658 658 1.9.19.6.2 Fire Services Installation, DG Stores, Temp. Chem 90 days Wed 17/8/22 Mon 14/11/22 Wed 17/8/... Mon 14/11... 0 days 750.751.6FS - A x 4~6 659 659 1.9.19.6.3 Lightning Protection System, Temp. Chem 30 days Wed 17/8/22 Thu 15/9/22 Wed 17/8/... Thu 15/9/22 576 days Mechanical Ventilation System, Temp. Chem 660 660 1.9.19.6.4 14 days Fri 16/9/22 Thu 29/9/22 Fri 16/9/22 Thu 29/9/22 562 days 648FS+120 ed MVAC - A x 661 1.9.19.6.5 Testing and Commissioning of Building Services Installations, Temp. Chem 90 days Tue 15/11/22 Sun 12/2/23 Tue 15/11/... Sun 12/2/23 426 days 657,658 BS - C x 2~4 662 662 1.9.20 Commencement of E&M Installation at Chemical Dosing System 1 and System 2 420 days Tue 22/3/22 Tue 16/5/23 Tue 22/3/22 Tue 16/5/23 279 days 172,166,160 759 663 663 1.9.20.1 Mechanical Installations for E&M Equip. for Chemical Dosing System 90 edays Tue 22/3/22 Mon 20/6/22 Tue 22/3/22 Mon 20/6/... 0 edays 665FF+50 day 664 ME - D x 2~4 664 664 1.9.20.2 Electrical Installations for E&M Equip, for Chemical Dosing System 90 edays Mon 20/6/22 Sun 18/9/22 Mon 20/6/... Sun 18/9/22 666,669.6 665 1.9.20.3 665 Tentative Civil Handover Date, Chemical Pipe Trench (by others) 0 days Sun 1/5/22 Sun 1/5/22 Sun 1/5/22 Sun 1/5/22 663FF+50 33 days 666 666 1.9.20.4 Site Acceptance Test for E&M Equip for Chemical Dosing System 45 days Mon 19/9/22 Wed 2/11/22 Mon 19/9/... Wed 2/11/.. 667 0 days 664 667 667 1.9.20.5 System Commissioning for E&M Equip for Chemical Dosing System 45 days Thu 3/11/22 Sat 17/12/22 Thu 3/11/22 Sat 17/12/22 483 days 666 668 668 1.9.20.6 Building Services Installations at Chemical Dosing System areas 263 days Sat 27/8/22 Tue 16/5/23 Sat 27/8/22 Tue 16/5/23 302 days 648FS+100 da 669 669 1.9.20.6.1 Lighting and Power Distribution System, Chem 1&2 120 days Mon 19/9/22 Mon 16/1/23 Mon 19/9/... Mon 16/1/... BS - B x 4~6 0 days 664 670 670 1.9.20.6.2 Fire Services Installation, DG Stores 120 days Mon 19/9/22 Mon 16/1/23 Mon 19/9/... Mon 16/1/... 0 days 664 750.751.7FS - A x 4~6 671 671 1.9.20.6.3 Lightning Protection System, Chem 1&2 30 days Sat 27/8/22 Sun 25/9/22 Sat 27/8/22 Sun 25/9/22 566 days 672 1.9.20.6.4 Mechanical Ventilation System, Chem 2 14 days Sun 16/10/22 Sat 29/10/22 Sun 16/10/... Sat 29/10/22 532 days 648FS+150 da MVAC - A x 673 673 1.9 20 6.5 Plumbing Installation, Chem 1 7 days Sat 27/8/22 Fri 2/9/22 Sat 27/8/22 Fri 2/9/22 589 days Pb - A x 4~6 674 674 1.9.20.6.6 Testing and Commissioning of Building Services Installations, Chem 1&2 120 days Tue 17/1/23 Tue 16/5/23 Tue 17/1/23 Tue 16/5/23 333 days 669,670 BS - C x 2~4 675 675 1.9.21 Commencement of E&M Installation at FS & Sprinkler Pump Room 420 days Tue 15/3/22 Tue 9/5/23 Tue 15/3/22 Tue 9/5/23 337 days 172,166,160 759 676 1.9.21.1 Mechanical Installations for FS & Sprinkler Pumps 90 edays Tue 15/3/22 Mon 13/6/22 Tue 15/3/22 Mon 13/6/... 0 edays 677 677 1.9.21.2 677 Electrical Installations for FS & Sprinkler Pumps 90 edays Mon 13/6/22 Sun 11/9/22 Mon 13/6/... Sun 11/9/22 0.63 edays 676 678,681 678 678 1.9.21.3 Site Acceptance Test for FS & Sprinkler Pumps 45 days Mon 12/9/22 Wed 26/10/22 Mon 12/9/... Wed 26/10... 0 days 677 679 679 1.9.21.4 679 System Commissioning for FS & Sprinkler Pumps 45 days Thu 27/10/22 Sat 10/12/22 Thu 27/10/... Sat 10/12/22 490 days 678 680 680 1.9.21.5 Building Services Installations at FS & Sprinkler Pump Room 256 days Sat 27/8/22 Tue 9/5/23 Sat 27/8/22 Tue 9/5/23 340 days 648FS+100 d 681 1.9.21.5.1 681 Lighting and Power Distribution System, Chem 1&2 120 days Mon 12/9/22 Mon 9/1/23 Mon 12/9/... Mon 9/1/23 0 days 677 682 682 1.9.21.5.2 Lightning Protection System, FS & Sprinkler Pump Roo 30 days Sat 27/8/22 Sun 25/9/22 Sat 27/8/22 Sun 25/9/22 566 days 683 1.9.21.5.3 Mechanical Ventilation System, FS & Sprinkler PR 14 days Sat 27/8/22 Fri 9/9/22 Sat 27/8/22 Fri 9/9/22 582 days 684 684 1 9 21 5 4 Testing and Commissioning of Building Services Installations, FS & Sprinkler 120 days Tue 10/1/23 Tue 9/5/23 Tue 10/1/23 Tue 9/5/23 685 1.9.22 ement of E&M Installation at Street FH Pump Room 685 420 days Tue 15/3/22 Tue 9/5/23 Tue 15/3/22 Tue 9/5/23 337 days 172.166.160 759 Mechanical Installations for Street FH Pumps 686 686 1.9.22.1 90 edays Tue 15/3/22 Mon 13/6/22 Tue 15/3/22 Mon 13/6/... 0 edays 1 Late Project Summary Critical Split Manual Progress Milestone (Actual) Milestone, Tentative Manual Summary Critical Progress Slack (Float) Project: DE/2018/04 Status Date Tue 14/4/20

Page 10 of 13

**AECOM** Proposed Work Programme for DE/2018/04 Drainage Services Department Shek Wu Hui Effluent Polishing Plant - Main Works Stage 1 E&M Works for Sewage Treatment Facilities Task Name Duration Early Start Early Finish Free Slack 2020 2021 2022 2022 1st Quarter 2 rd Quarter 3 rd Quarter 4th Quarter 1st Quarter 2 rd Quarter 3 rd Quarter 4th Qu Names Jan Feb Mar Apr May Jun Ju Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Ju Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Start and Finish 687 687 1.9.22.2 Flectrical Installations for Street FH Pump 90 edays Mon 13/6/22 Sun 11/9/22 Mon 13/6/... Sun 11/9/22 688 691 0.63 edays 686 688 1.9.22.3 688 45 days Mon 12/9/22 Wed 26/10/22 Mon 12/9/... Wed 26/10... 0 days 687 689 689 1.9.22.4 System Commissioning for Street FH Pumps 45 days Thu 27/10/22 Sat 10/12/22 Thu 27/10/... Sat 10/12/22 490 days 688 690 690 1.9.22.5 Building Services Installations at Street FH Pump Room 256 days Sat 27/8/22 Tue 9/5/23 Sat 27/8/22 Tue 9/5/23 340 days 648FS+100 da 691 691 1.9.22.5.1 Lighting and Power Distribution System, Street FH PR 120 days Mon 12/9/22 Mon 9/1/23 Mon 12/9/... Mon 9/1/23 0 days 687 692 692 1 9 22 5 2 Lightning Protection System, Street FH PR 30 days Sat 27/8/22 Sun 25/9/22 Sat 27/8/22 Sun 25/9/22 566 days 693 693 1.9.22.5.3 Mechanical Ventilation System, Street FH PR 14 days Mon 5/12/22 Sun 18/12/22 Mon 5/12/... Sun 18/12/... 482 days 648FS+200 da MVAC - A x 694 694 1 9 22 5 4 Testing and Commissioning of Building Services Installations, FH PR 120 days Tue 10/1/23 Tue 9/5/23 Tue 10/1/23 Tue 9/5/23 340 days 691 695 695 1.9.23 Commencement of E&M Installation at DOU 1 171 days Sat 2/7/22 Tue 20/12/22 Sat 2/7/22 Tue 20/12... 477 days 288 759 696 Tentative Civil Handover Date, underground air pipework (by others) 696 1.9.23.1 0 days Mon 1/8/22 Mon 1/8/22 Mon 1/8/22 Mon 1/8/22 697FF+4 697 697 1.9.23.2 Mechanical Installations for DOU 1 90 edays Sat 2/7/22 Fri 30/9/22 Sat 2/7/22 Fri 30/9/22 0 edays 648FS+45 day 698SS+30 ME - F x 4~6 698 698 1.9.23.3 Electrical Installations for DOU 1 90 edays Mon 1/8/22 Sun 30/10/22 Mon 1/8/22 Sun 30/10/... 0 edays 697SS+30 eda699 699 699 1.9.23.4 30 edays Sun 30/10/22 Tue 29/11/22 Sun 30/10/... Tue 29/11/... 0 edays 697,698 700 700 1.9.23.5 21 edays Tue 29/11/22 Tue 20/12/22 Tue 29/11/... Tue 20/12/... 480.63 edays 699 System Commissioning for DOU 1 701 701 1.9.24 Commencement of E&M Installation at DOU 2A 171 days Sun 1/1/23 Wed 21/6/23 Sun 1/1/23 Wed 21/6/... 759 294 days 294,543 702 702 1.9.24.1 Mechanical Installations for DOU 2A 90 edays Sun 1/1/23 Sat 1/4/23 Sun 1/1/23 Sat 1/4/23 0 edays 648FS+45 day 703SS+30 MF - F x 4~6 Electrical Installations for DOU 2A 703 703 1.9.24.2 90 edays Tue 31/1/23 Mon 1/5/23 Tue 31/1/23 Mon 1/5/23 0 edays 702SS+30 eda 704 704 704 1.9.24.3 Site Acceptance Test for E&M Equip for DOU 2A 30 edays Mon 1/5/23 Wed 31/5/23 Mon 1/5/23 Wed 31/5/ 0 edays 702 703 705 705 1.9.24.4 System Commissioning Test for DOU 2A 21 edays Wed 31/5/23 Wed 21/6/23 Wed 31/5/... Wed 21/6/... 297.63 edays 704 706 706 1.9.25 Commencement of E&M Installation at DOU 3A 171 days Tue 16/8/22 Fri 3/2/23 Tue 16/8/22 Fri 3/2/23 432 days 294 759 707 707 1.9.25.1 Mechanical Installations for DOU 3A 90 edays Tue 16/8/22 Mon 14/11/22 Tue 16/8/22 Mon 14/11.. 708 Electrical Installations for DOU 3A 708 1.9.25.2 90 edays Thu 15/9/22 Wed 14/12/22 Thu 15/9/22 Wed 14/12... 0 edays 707SS+30 eda 709 709 709 1.9.25.3 Site Acceptance Test for E&M Equip for DOU 3A 30 edays Wed 14/12/22 Fri 13/1/23 Wed 14/12... Fri 13/1/23 0 edays 707,708 710 710 1.9.25.4 System Commissioning Test for DOU 3A 21 edays Fri 13/1/23 Fri 3/2/23 Fri 13/1/23 Fri 3/2/23 435.63 edays 709 711 711 1.9.26 Commencement of E&M Installation at DOU 3B 187 days Mon 1/8/22 Fri 3/2/23 Mon 1/8/22 Fri 3/2/23 432 days 294 759 712 712 1.9.26.1 Tentative Civil Handover Date underground air pipework (by others) 0 days Mon 1/8/22 Mon 1/8/22 Mon 1/8/22 Mon 1/8/22 713FF+30 96 days 713 713 1.9.26.2 90 edays Tue 16/8/22 Mon 14/11/22 Tue 16/8/22 Mon 14/11... Mechanical Installations for DOLL 3B 0 edays 648FS+90 day 714SS+30 ME - F x 4~6 714 714 1.9.26.3 Electrical Installations for DOU 3B 90 edays Thu 15/9/22 Wed 14/12/22 Thu 15/9/22 Wed 14/12... 0 edays 713SS+30 eda 715 715 715 1.9.26.4 Site Acceptance Test for E&M Equip for DOU 3B 30 edays Wed 14/12/22 Fri 13/1/23 Wed 14/12... Fri 13/1/23 0 edays 713,714 716 716 1 9 26 5 System Commissioning Test for DOU 3B 21 edays Fri 13/1/23 Fri 3/2/23 Fri 13/1/23 Fri 3/2/23 435.63 edays 715 717 717 1.9.27 Commencement of Valves and Flowmeters Installation at Chambers 150 days Thu 19/5/22 Sat 15/10/22 Thu 19/5/22 Sat 15/10/... 543 days 759 718 718 1.9.27.1 Installation of valves and flowmeters 90 days Thu 19/5/22 Tue 16/8/22 Thu 19/5/22 Tue 16/8/22 0 days 648 719 ME - C x 4~6 719 719 1.9.27.2 cables laying and termination 60 days Wed 17/8/22 Sat 15/10/22 Wed 17/8/... Sat 15/10/22 546 days 718 EE - A x 4~6 720 720 1.9.28 Commencement of E&M Installation at Emergency Generator House 733 days Thu 27/1/22 Mon 29/1/24 Thu 27/1/22 Mon 29/1/... 721 721 1.9.28.1 Application for EPD's Approval for Installation of Diesel Engine Generator 21 days Thu 27/1/22 Wed 16/2/22 Thu 27/1/22 Wed 16/2/... 622 days 382,427 722 Installation of Emergency Power Generator and associated work, GH 722 722 1.9.28.2 60 days Wed 1/11/23 Sat 30/12/23 Wed 1/11/... Sat 30/12/23 0 days 721,648 724 GS-Ax4n 723 1.9.28.3 723 **Building Services Installation at Emergency Generator House** 733 days Thu 27/1/22 Mon 29/1/24 Thu 27/1/22 Mon 29/1/... 75 days 724 724 1.9.28.3.1 Fire Services Installation, GH 30 days Sun 31/12/23 Mon 29/1/24 Sun 31/12/... Mon 29/1/... FS - A x 4~6 75 days 722 725 725 1.9.28.3.2 Mechanical Ventilation System, GH 14 days Thu 27/1/22 Wed 9/2/22 Thu 27/1/22 Wed 9/2/22 794 days MVAC - A x 4 726 726 1.9.28.3.3 Lightning Protection System, GH 15 days Thu 27/1/22 Thu 10/2/22 Thu 27/1/22 Thu 10/2/22 793 days 727 727 1.9.28.3.4 Testing and Commissioining of Building Services Installation, GH 7 days Thu 27/1/22 Wed 2/2/22 Thu 27/1/22 Wed 2/2/22 BS - A x 4~6 801 days 728 **728 1.9.29** Access Date for Portion B-9B, underground pipework 60 edays Sun 18/2/24 Thu 18/4/24 Sun 18/2/24 Thu 18/4/24 0 edays 2SS+1539 eda 729 729 1 9 30 Tentative Civil Handover Date for Portion B-9B (by others 1 day Fri 1/3/24 Fri 1/3/24 Fri 1/3/24 Fri 1/3/24 730 730 730 1.9.31 Commencement of underground pipework modification and connection wo 20 days Sat 2/3/24 Thu 21/3/24 Sat 2/3/24 Thu 21/3/24 0 days 729 731 731 1 9 31 1 Road Excavation 7 days Sat 2/3/24 Fri 8/3/24 Sat 2/3/24 Fri 8/3/24 732 0 days 732 732 1.9.31.2 Pipe Laying and connection works 7 days Sat 9/3/24 Fri 15/3/24 Sat 9/3/24 Fri 15/3/24 0 days 731 733 733 733 1.9.31.3 Pressure Tests 3 days Sat 16/3/24 Mon 18/3/24 Sat 16/3/24 Mon 18/3/. 0 days 732 734 734 1.9.31.4 734 3 days Tue 19/3/24 Thu 21/3/24 Tue 19/3/24 Thu 21/3/24 0 days 733 735 1.9.32 735 Commencement of Fire Services Installation 1317 days Tue 1/9/20 Tue 9/4/24 Tue 1/9/20 Tue 9/4/24 759 736 1.9.32.1 Design Review of Approved General Building Plan 737 126 days Tue 1/9/20 Mon 4/1/21 Tue 1/9/20 Mon 4/1/21 0 days 392 737 737 1.9.32.2 867 days 736 Submission of WWO542 for WSD's approva 120 days Tue 5/1/21 Tue 4/5/21 Tue 5/1/21 Tue 4/5/21 738 738 1.9.32.3 738 Submission of WWO46 for WSD's Inspection 30 days Tue 19/9/23 Wed 18/10/23 Tue 19/9/23 Wed 18/10... 0 days 494,539,573,1739 739 1.9.32.4 739 Obtain WWO46 Part V 60 days Thu 19/10/23 Sun 17/12/23 Thu 19/10/ Sun 17/12/ 0 days 738 742 740 740 740 1.9.32.5 FSD Inspection and Approval for MVAC 21 days Mon 18/12/23 Sun 7/1/24 Mon 18/12... Sun 7/1/24 0 days 750,751,739 743 741 1.9.32.6 FSD Inspection and Approval for DG Stores 21 days Sat 2/12/23 Fri 22/12/23 Sat 2/12/23 Fri 22/12/23 16 days 750 751 670 743 742 742 1.9.32.7 Submission of (FSI/314 & FSI/501) to FSD 14 days Mon 18/12/23 Sun 31/12/23 Mon 18/12... Sun 31/12/.. 7 days 750,751,739 743 743 743 1.9.32.8 Pre-inspection meeting with FSD 5 days Mon 8/1/24 Fri 12/1/24 Mon 8/1/24 Fri 12/1/24 0 days 742,740,741 744 744 744 1.9.32.9 Initial Inspection with ESD 15 days Sat 13/1/24 Sat 27/1/24 Sat 13/1/24 Sat 27/1/24 745 745 1.9.32.10 Document Checking 45 days Sun 28/1/24 Tue 12/3/24 Sun 28/1/24 Tue 12/3/24 0 days 744 746 746 746 1.9.32.11 Re-inspections with FSD 14 days Wed 13/3/24 Tue 26/3/24 Wed 13/3/... Tue 26/3/24 747 0 days 745 747 747 1.9.32.12 ssue of acceptance memo by FSD 14 days Wed 27/3/24 Tue 9/4/24 Wed 27/3/... Tue 9/4/24 4 days 746 748 748 1.9.32.13 Mon 3/4/23 Thu 1/6/23 Installation of FS Pumps and Sprinkler Pumps 60 days Mon 3/4/23 Thu 1/6/23 109 days 648 751 FS - A x 4~6 749 749 1.9.32.14 Installation of Fire Hydrant and Booster Pumps 60 days Mon 3/4/23 Thu 1/6/23 Mon 3/4/23 Thu 1/6/23 109 days 648 751 FS - A x 4~6 750 750 1.9.32.15 SAT for Manual and automatic fire detection and alarm system 60 days Tue 19/9/23 Fri 17/11/23 Tue 19/9/23 Fri 17/11/23 14 days 494.539.573.(742.740.7 751 751 1.9.32.16 SAT for Fire hydrants, hose reels and street fire hydrant system 60 days Tue 19/9/23 Fri 17/11/23 Tue 19/9/23 Fri 17/11/23 14 days 494,539,573,1742,740,7 752 1.9.33 Commencement of Plumbing Installation 1267 days Tue 14/7/20 Tue 2/1/24 Tue 14/7/20 Tue 2/1/24 100 days 759 753 753 1.9.33.1 Submission of detail design for acceptance 90 days Tue 14/7/20 Sun 11/10/20 Tue 14/7/20 Sun 11/10/... 0 days 387 Pb - A x 4~6 754 754 1.9.33.2 Submission of WWO542 for WSD's approval 90 days Mon 12/10/20 Sat 9/1/21 Mon 12/10... Sat 9/1/21 682 days 753 492.537.5 Pb - B x 4~6 15/9 755 755 1.9.33.3 Connection of External Pumping System (By others) 0 days Fri 15/9/23 Fri 15/9/23 Fri 15/9/23 Fri 15/9/23 Project Summary Critical Split Manual Progress Milestone (Actual) Milestone, Tentative Manual Summary - Critical Slack (Float) Project: DE/2018/04 Date: Mon 20/4/20 Status Date Tue 14/4/20 Page 11 of 13

**AECOM** Proposed Work Programme for DE/2018/04 Drainage Services Department
The Government of the Hong Kong Special Administrative Region Shek Wu Hui Effluent Polishing Plant - Main Works Stage 1 E&M Works for Sewage Treatment Facilities WBS Task Name | 2021 | 2022 | 2023 | 2024 | 2025 | 2024 | 2025 | 2025 | 2025 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | 2026 | between Task Names Start and Finish pec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Ju 756 756 1 9 33 4 Submission of WWO46 for WSD's Inspection 45 days Tue 19/9/23 Thu 2/11/23 Tue 19/9/23 Thu 2/11/2 0 days 492,537,571,(757 757 757 1.9.33.5 45 days Fri 3/11/23 Sun 17/12/23 Fri 3/11/23 Sun 17/12/... 15 days 756 758 758 758 1.9.33.6 Tentative Date for connection of external water pipework (by others) 0 days Tue 2/1/24 Tue 2/1/24 Tue 2/1/24 Tue 2/1/24 103 days 757 759 759 1.9.34 Risk Allowance for completion of Section 2 5 days Thu 11/4/24 Mon 15/4/24 Thu 11/4/24 Mon 15/4/... 3 days 450,499,544,!447 760 760 1.10 Section 3 - Completion of all works for retrofitting of the existing PST...etc 659 days Mon 2/12/19 Wed 22/9/21 Mon 2/12/... Wed 22/9/... 761 761 1.10.1 22/9 Section 3 - Latest Completion Date 0 days Wed 22/9/21 Wed 22/9/21 Wed 22/9/... Wed 22/9/... 0 days 25S+660 eday 762 762 1.10.2 Key Date KD3A, E&M Installation works of existing power house 0 days Wed 29/7/20 Wed 29/7/20 Wed 29/7/ Wed 29/7/ 1 day 2SS+240 eday 29/7 763 763 1.10.3 Key Date KD3B, E&M work for provision of the existing PSTs 9/6 0 days Wed 9/6/21 Wed 9/6/21 Wed 9/6/21 Wed 9/6/21 1 day 255+555 eday 764 764 1.10.4 2/12 Access Date for Portion B-3B, Temporary Filtrate Lifting Well and Eq. Tank 0 edays Mon 2/12/19 Mon 2/12/19 Mon 2/12/... Mon 2/12/... 0 edays 2SS 765 765 765 1.10.5 Commencement of E&M Installation at Temp. Filtrate Lifting Well and Eq. Tanl 287 days Mon 27/4/20 Sun 7/2/21 Mon 27/4/... Sun 7/2/21 1 day 764 783 766 766 1.10.5.1 Civil on-site survey and report submission for acceptance 14 days Mon 27/4/20 Sun 10/5/20 Mon 27/4/... Sun 10/5/20 0 days 413 767 767 767 1.10.5.2 Civil structural design and drawing submission for acceptance 21 days Mon 11/5/20 Sun 31/5/20 Mon 11/5/... Sun 31/5/20 0 days 766 768 768 768 1.10.5.3 Civil formation and underground work 21 days Mon 1/6/20 Sun 21/6/20 Mon 1/6/20 Sun 21/6/20 0 days 767 774.769 769 769 1.10.5.4 RC structure works including cast-in items 180 days Mon 22/6/20 Fri 18/12/20 Mon 22/6/... Fri 18/12/20 770,773,7 770 **770 1.10.5.5** Installation of Lifting Appliances 7 days Mon 18/1/21 Sun 24/1/21 Mon 18/1/... Sun 24/1/21 15 days 769 771 771 1.10.5.5.1 GF MR LA-09-01 SWL 1t 7 days Mon 18/1/21 Sun 24/1/21 Mon 18/1/... Sun 24/1/21 LA - A x 4~6 15 days 769 772 772 1.10.5.5.2 7 days Mon 18/1/21 Sun 24/1/21 Mon 18/1/... Sun 24/1/21 15 days 769 LA - B x 4~6 773 773 1.10.5.6 Mechanical Installations for Temp. Filtrate Lifting Well and Eq. Tank 37 days Sat 19/12/20 Sun 24/1/21 Sat 19/12/... Sun 24/1/21 0 days 769 777FS-30 774 774 1.10.5.6.1 Installation of pipework and valves 30 days Sat 19/12/20 Sun 17/1/21 Sat 19/12/20 Sun 17/1/21 ME - A x 4~6 0 days 768 775 775 775 1.10.5.6.2 Installation of pumps 7 days Mon 18/1/21 Sun 24/1/21 Mon 18/1/... Sun 24/1/21 1 day 774.324 ME - A x 4~6 776 776 1.10 5.6.3 Installation of instrum 14 days Sat 19/12/20 Fri 1/1/21 Sat 19/12/20 Fri 1/1/21 24 days 769 ME - A x 4^ 777 777 1.10.5.7 Electrical Installations for Temp. Filtrate Lifting Well and Eq. Tank 21 days Sat 26/12/20 Fri 15/1/21 Sat 26/12/... Fri 15/1/21 0 days 773FS-30 day 780,782FS 778 778 1.10 5.7.1 Installation of cable trays and cable containment: 21 days Sat 26/12/20 Fri 15/1/21 Sat 26/12/20 Fri 15/1/21 3 days 779 779 1.10.5.7.2 Cables laying and terminations 21 days Sat 26/12/20 Fri 15/1/21 Sat 26/12/20 Fri 15/1/21 3 days Site Acceptance Test for E&M Equip at Filtrate Lifting Well and Eq. Tank 780 780 1.10.5.8 7 days Mon 25/1/21 Sun 31/1/21 Mon 25/1/... Sun 31/1/21 0 days 773,777 781 781 1.10.5.9 System Commissioning for E&M Equip at Temp. Filtrate Lifting Well and Eq. Tai 7 days Mon 1/2/21 Sun 7/2/21 Mon 1/2/21 Sun 7/2/21 1 day 780,782 782 782 1.10.5.10 Building Services Installations for Filtrate Lifting Well and Eq. Tank 21 days Sat 9/1/21 Fri 29/1/21 Sat 9/1/21 Fri 29/1/21 2 days 777FS-7 days 781 783 783 1.10.6 Work completion for Temp. Filtrate Lifting Well and Eq. Tank 0 days Mon 8/2/21 Mon 8/2/21 Mon 8/2/21 Mon 8/2/21 0 days 765 784 784 1.10.7 Access Date for Portion B-3A, Existing PST No. 4 and No. 6 0 edays Mon 2/12/19 Mon 2/12/19 Mon 2/12/... Mon 2/12/... 0 edays 2 2/12 785 785 1.10.8 8/2 1 day Mon 8/2/21 Mon 8/2/21 Mon 8/2/21 Mon 8/2/21 0 days 786 786 1.10.9 Commencement of retrofitting the existing PST No. 4 and No. 6 117 days Tue 9/2/21 Sat 5/6/21 Tue 9/2/21 Sat 5/6/21 3 days 787 787 1.10.9.1 10 days Tue 9/2/21 Thu 18/2/21 Tue 9/2/21 Thu 18/2/21 0 days 318,785 788 788 1.10.9.2 3 days Mechanical Installations of existing PSTs 76 days Fri 19/2/21 Wed 5/5/21 Fri 19/2/21 Wed 5/5/21 789 789 1 10 9 2 1 Installation of PST influent feed pipe Fri 19/2/21 Thu 25/2/21 7 days Fri 19/2/21 Thu 25/2/21 0 days 787 ME - A x 4~ 790 790 1.10.9.2.2 Installation of circular baffle diffuser box 7 days Fri 26/2/21 Thu 4/3/21 Fri 26/2/21 Thu 4/3/21 0 days 789 791 MF - A x 4~6 Installation of scum baffle plates 791 791 1 10 9 2 3 7 days Fri 5/3/21 Thu 11/3/21 Fri 5/3/21 Thu 11/3/21 0 days 790 792 ME - A x 4~ 792 1.10.9.2.4 Installation of scum box with collection valve and pipework 7 days Fri 12/3/21 Thu 18/3/21 Fri 12/3/21 Thu 18/3/21 0 days 791 793 MF - A x 4~6 793 793 1.10.9.2.5 Installation of v-notched weir plate 10 days Fri 19/3/21 Sun 28/3/21 Fri 19/3/21 Sun 28/3/21 0 days 792 794 ME - A x 4~6 794 794 1.10.9.2.6 Installation of center bearing and slip ring assembly for rotating bridge 10 days Mon 29/3/21 Wed 7/4/21 Mon 29/3/... Wed 7/4/21 0 days 793 795 ME - A x 4~E 795 795 1.10.9.2.7 Installation of motor and gearbox assembly for rotating bridge 7 days Thu 8/4/21 Wed 14/4/21 Thu 8/4/21 Wed 14/4/... 796,799 ME - A x 4~ 796 1.10.9.2.8 Installation of rotating bridge sludge and scum scraper assembly 7 days Thu 15/4/21 Wed 21/4/21 Thu 15/4/21 Wed 21/4/... ME - A x 4~6 0 days 795 797 797 1.10.9.2.9 797 installation of removable FRP covers for effluent channel 14 days Thu 22/4/21 Wed 5/5/21 Thu 22/4/21 Wed 5/5/21 3 days 796 801 ME - A x 4~6 798 798 1.10.9.3 Electrical Installations of existing PSTs 24 days Thu 15/4/21 Sat 8/5/21 Thu 15/4/21 Sat 8/5/21 0 days 801 799 1.10.9.3.1 799 Installation of local control panels 10 days Thu 15/4/21 Sat 24/4/21 Thu 15/4/21 Sat 24/4/21 0 days 795 800 800 800 1.10.9.3.2 cable laying and terminaton 14 days Sun 25/4/21 Sat 8/5/21 Sun 25/4/21 Sat 8/5/21 0 days 799 801 801 1.10.9.4 Site Acceptance Test for E&M Equip at existing PST No. 4 and No. 6 21 days Sun 9/5/21 Sat 29/5/21 Sun 9/5/21 Sat 29/5/21 0 days 798 797 800 802 System Commissioning for E&M Equip at existing PST No. 4 and No. 6 802 802 1.10.9.5 7 days Sun 30/5/21 Sat 5/6/21 Sun 30/5/21 Sat 5/6/21 0 days 801 803 1.10.10 Access Date for Portion B-7A & 7B, area for modification of existing emergency 2/12 0 edays Mon 2/12/19 Mon 2/12/19 Mon 2/12/... Mon 2/12/... 0 edays 2 804 804 1.10.11 Tentative Civil Handover Date, Portion B-7A & 7B area for modification of existing ⊕ 31/1 1 day Sun 31/1/21 Sun 31/1/21 Sun 31/1/21 Sun 31/1/21 0 days 805 805 1.10.12 Commencement of Modification of existing emergency generator Electrical Wo 89 days Sat 25/4/20 Wed 22/7/20 Sat 25/4/20 Wed 22/7/... 6 days 806 806 1.10.12.1 Fabrication and delivery of material to site 60 days Sat 25/4/20 Tue 23/6/20 Sat 25/4/20 Tue 23/6/20 0 days 433 807 807 1.10.12.2 807 Modification of existing emergency generator electrical works 14 days Wed 24/6/20 Tue 7/7/20 Wed 24/6/... Tue 7/7/20 0 days 806 808 808 1.10.12.3 808 Test the new switchboar for on-site mobile generator 10 days Wed 8/7/20 Fri 17/7/20 Wed 8/7/20 Fri 17/7/20 0 days 807 809 809 809 1.10.12.4 Dismantling and removal the existing power & control cables 2 days Sat 18/7/20 Sun 19/7/20 Sat 18/7/20 Sun 19/7/20 0 days 808 810 810 810 1.10.12.5 Take down existing generator to DSD 3 days Mon 20/7/20 Wed 22/7/20 Mon 20/7/... Wed 22/7/... 0 days 809 811 811 811 1.10.13 Risk Allowance for meeting Key Date KD3A 1 day Thu 23/7/20 Thu 23/7/20 Thu 23/7/20 Thu 23/7/20 5 days 810 762 812 812 1.10.14 Access Date for B-10, existing sludge thickening building 2/12 0 edays Mon 2/12/19 Mon 2/12/19 Mon 2/12/... Mon 2/12/... 0 edays 2 813 813 1.10.15 cement of E&M Installation at Existing Filter Press 103 days Tue 25/5/21 Sat 4/9/21 Tue 25/5/21 Sat 4/9/21 0 days 814 1.10.15.1 Installation of Lifting Appliances 7 days Tue 25/5/21 Mon 31/5/21 Tue 25/5/21 Mon 31/5/... 0 days 312 817.820 815 815 1.10.15.1.1 GF MR I A-09-03 SWI 1t LA - A x 4~6 men 7 days Tue 25/5/21 Mon 31/5/21 Tue 25/5/21 Mon 31/5/... 0 days 816 1.10.15.2 Mechanical Installations for E&M Equip. at Existing Filter Press House 89 days Tue 1/6/21 Sat 28/8/21 Tue 1/6/21 Sat 28/8/21 0 days 818,819,8 ME - A x 4~6 ME - A x 4~6 men 817 817 1.10.15.2.1 Installation of membrane filter pre 45 days Tue 1/6/21 Thu 15/7/21 Tue 1/6/21 Thu 15/7/21 0 days 814 Installation of sluge feed pumps 818 1.10.15.2.2 7 days Fri 16/7/21 Thu 22/7/21 Fri 16/7/21 Thu 22/7/21 823 ME - D x 2~ 7 days 817 819 1.10.15.2.3 823 ME - A x 4~6 ME - A x 4~6 mer 819 Installation of polymer dosing pumps 14 days Fri 16/7/21 Thu 29/7/21 Fri 16/7/21 Thu 29/7/21 0 days 817 820 820 1.10.15.2.4 14 days Tue 1/6/21 Mon 14/6/21 Tue 1/6/21 Mon 14/6/... 0 days 814 821.822.8 ME - A x 4~6 821 821 1.10.15.2.5 Installation of air receivers 14 days Tue 15/6/21 Mon 28/6/21 Tue 15/6/21 Mon 28/6/. 31 days 820 ME - A x 4~ 823 822 822 1.10.15.2.6 Installation of high pressure water pump 7 days Tue 15/6/21 Mon 21/6/21 Tue 15/6/21 Mon 21/6/... ME - A x 4~6 38 days 820 823 823 1.10.15.2.7 ME - A x 4~6 men Connection of pipework 30 days Fri 30/7/21 Sat 28/8/21 Fri 30/7/21 Sat 28/8/21 0 days 817,818,819, ME - A x 4~6 824 824 1.10.15.3 Electrical Installation for E&M Equip. at Existing Filter Press House 23 days Fri 16/7/21 Sat 7/8/21 Fri 16/7/21 Sat 7/8/21 17 days Project Summary Critical Split Manual Progress Milestone (Actual) Milestone Tentative ( Manual Summary Project: DE/2018/04 Date: Mon 20/4/20 Status Date Tue 14/4/20 Page 12 of 13

between Task   Start and Finish   14 days Fri 16/7/21   Thu 29/7/21   Fri 16/7/   9 days Fri 30/7/21   Sat 7/8/21   Fri 30/7/   Sat 7/8/21   Sat 28/8/21   Sun 8/8/   Sat 28/8/21   Sun 8/8/   Sat 4/9/21   Sun 29/8/   Sat 4/9/21   Sun 22/8/21   Tue 25/5/   Sun 26/6/21   Sun 6/6/21   Sun 24/8/24   Tue 14/5/24   Tue 14/5/24   Tue 14/5/24   Tue 14/5/24   Tue 14/5/24   Sat 1/4/23   Sat 1/4/24   Sat 27/4/24   Thu 11/4   Sat 27/4/24   Thu 11/4   Sat 27/4/24   Sat 27/4/24   Thu 11/4   Sat 27/4/24   Sat 27/4/24   Thu 18/4   Sat 27/4/24   Sat 27/4/24   Thu 18/4   Sat 27/4/24   Sa	Early Finish Free Slack Predect   21 Thu 29/7/21	Resource Names Quarter Nov Dec.  826 827 828 761 761 763 625 edæ 836 837,838 838,572,1839,838,8 33,568,1839,838 37,835 839	1 E&M Works for Sewage Treatment  2020  Ist Quarter   2nd Quarter   3rd Quarter   Jan   Feb   Mar   Apr   May   Jun   Jul   Aug   Sep    2020  2	2021  4th Quarter 1st Quarter 2nd Quarter 3rd Quarter 1st Quarter 2nd Quarter 3rd Quarter 1st Quarter 2nd Quarter 3rd Quarter	2022 4th Quarter   1st Quarter   2nd Quarter   3rd Quarter   Oct   Nov   Dec   Jan   Feb   Mar   Apr   May  Jun   Jul   Aug   Sep   1	2023 4th Quarter 1st Quarter 2nd Quarter 3rd Quarter 4th Quarter 1st Quarter Oct   Nov   Dec   Jan   Feb   Mar   Apr   May   Jun   Jul   Aug   Sep   Oct   Nov   Dec   Jan   Feb   Mar   Apr   May   Jun   Jul   Aug   Sep   Oct   Nov   Dec   Jan   Feb   Mar   Apr   May   Jun   Jul   Aug   Sep   Oct   Nov   Dec   Jan   Feb   Mar   Apr   May   Jun   Jul   Aug   Sep   Oct   Nov   Dec   Jan   Feb   Mar   Apr   May   Jun   Jul   Aug   Sep   Oct   Nov   Dec   Jan   Feb   Mar   Apr   May   Jun   Jul   Aug   Sep   Oct   Nov   Dec   Jan   Feb   Mar   Apr   May   Jun   Jul   Aug   Sep   Oct   Nov   Dec   Jan   Feb   Mar   Apr   May   Jun   Jul   Aug   Sep   Oct   Nov   Dec   Jan   Feb   Mar   Apr   May   Jun   Jul   Aug   Sep   Oct   Nov   Dec   Jan   Feb   Mar   Apr   May   Jun   Jul   Aug   Sep   Oct   Nov   Dec   Jan   Feb   Mar   Apr   May   Jun   Jul   Aug   Sep   Oct   Nov   Dec   Jan   Feb   Mar   Apr   May   Jun   Jul   Aug   Sep   Oct   Nov   Dec   Jan   Feb   Mar   Apr   May   Jun   Jul   Aug   Sep   Oct   Nov   Dec   Jan   Feb   Mar   Apr   May   Jun   Jul   Aug   Sep   Oct   Nov   Dec   Jan   Feb   Mar   Apr   May   Jun   Jul   Aug   Sep   Oct   Nov   Dec   Jan   Feb   Mar   Apr   May   Jun   Jul   Aug   Sep   Oct   Nov   Dec   Jan   Feb   Mar   Apr   May   Jun   Jul   Aug   Sep   Oct   Nov   Dec   Jan   Feb   Mar   Apr   May   Aug   Sep   Oct   Nov   Dec   Jan   Feb   Mar   Apr   May   Aug   Sep   Oct   Nov   Dec   Jan   Feb   Mar   Apr   May   Aug   Sep   Oct   Nov   Dec   Jan   Apr   May   Aug   A
Start and Finish   14 days Fri 16/7/21   Thu 29/7/21   Fri 16/7/21   9 days Fri 30/7/21   Sat 7/8/21   Fri 30/7/21   Sat 7/8/21   Fri 30/7/21   Sat 7/8/21   Fri 30/7/21   Sat 7/8/21   Sat 8/8/21   Sun 8/8/21   Sun 8/8/21   Sun 8/8/21   Sun 8/8/21   Sun 29/8/21   Sun 29/8/21   Sun 29/8/21   Sun 29/8/21   Sun 29/8/21   Sun 29/8/21   Tue 25/5   Sun 22/8/21   Tue 25/5   Sun 22/8/21   Tue 25/5   Sun 6/6/21	21 Sat 7/8/21 0 days 825 21 Sat 28/8/21 0 days 826 22 Sat 4/9/21 17 days 827 23 Sat 4/9/21 30 days 24 Sun 22/8/21 30 days 306 24 Sun 6/6/21 2 days 802 25 Tue 14/5/24 0 days 25S+2 26 Tue 14/5/24 110 days 493 27 Wed 28/2/ 42 days 27 Sat 19/8/23 235 days 493,5 27 Wed 28/2/ 9 days 836,8 28 Sat 19/8/23 23 days 836,8 29 Sat 19/8/24 19 days 20 Fri 19/4/24 19 days 20 Fri 19/4/24 19 days 21 Fri 19/4/24 19 days 22 Fri 19/4/24 19 days 23 Fri 19/4/24 19 days 24 Fri 19/4/24 19 days 25 Fri 19/4/24 19 days 26 Fri 19/4/24 19 days 27 Fri 19/4/24 19 days 28 Fri 19/4/24 19 days 29 Fri 19/4/24 19 days 20 Fri 19/4/24 19 days 21 Fri 19/4/24 19 days 22 Fri 19/4/24 19 days 23 Fri 19/4/24 19 days 24 19 days 25 Fri 19/4/24 19 days 26 Fri 19/4/24 19 days 27 Fri 19/4/24 19 days 28 Fri 19/4/24 19 days 29 Fri 19/4/24 19 days 20 Fri 19/4/24 19 days	826 827 828 761 761 763 625 eda 836 837,838 33,558,1839,838 337,838 4 4 4 4 4 4 4 4 4 4 4 4 4 4 4 4 4 4 4	Ist Quarter   2nd Quarter   3rd Quarter   1	4th Quarter   1st Quarter   2nd Quarter   3rd Quarter   Oct   Nov   Dec   Jan   Feb   Mar   Apr   May   Jun   Ju   Aug   Sep	4th Quarter   1st Quarter   2nd Quarter   3rd Quarter   Oct   Nov   Dec   Jan   Feb   Mar   Apr   May   Jun   Jul   Aug   Sep   1	Oct   Nov   Dec   Jan   Feb   Mar   Apr   May   Jun   Jul   Aug   Sep   Oct   Nov   Dec   Jan   Feb
9 days Fri 30/7/21 Sat 7/8/21 Fri 30/7/ Filter Press House 21 days Sun 8/8/21 Sat 28/8/21 Sun 8/8/ Fxisting Filter Press House 7 days Sun 29/8/21 Sat 4/9/21 Sun 29/8/ 90 days Tue 25/5/21 Sun 22/8/21 Tue 25/5 90 days Tue 25/5/21 Sun 22/8/21 Tue 25/5 1 day Sun 6/6/21 Sun 6/6/2	21 Sat 7/8/21 0 days 825 21 Sat 28/8/21 0 days 826 22 Sat 4/9/21 17 days 827 23 Sat 4/9/21 30 days 24 Sun 22/8/21 30 days 306 24 Sun 6/6/21 2 days 802 25 Tue 14/5/24 0 days 25S+2 26 Tue 14/5/24 10 days 493 27 Wed 28/2/ 42 days 28 Sat 19/8/23 235 days 493,5 29 Sat 19/8/24 0 days 836,8 20 Fri 19/4/24 19 days 20 Fri 19/4/24 19 days 21 Sun 26/4/24 19 days 22 Sat 19/8/24 19 days 23 Sat 19/8/24 19 days 24 Sat 27/4/24 19 days 25 Fri 19/4/24 19 days 26 Fri 19/4/24 19 days 27 Fri 19/4/24 19 days 28 Fri 19/4/24 19 days 29 Fri 19/4/24 19 days 20 Fri 19/4/24 19 days 21 Sat 19/4/24 19 days 22 Sat 19/8/24 19 days 23 Sat 19/8/24 19 days 24 Sat 27/4/24 19 days 25 Fri 19/4/24 19 days 26 Fri 19/4/24 19 days 27 Fri 19/4/24 19 days 28 Fri 19/4/24 19 days 29 Fri 19/4/24 19 days 20 Fri 19/4/24 19 days 20 Fri 19/4/24 19 days 21 Fri 19/4/24 19 days 22 Fri 19/4/24 19 days 23 Fri 19/4/24 19 days 24 Fri 19/4/24 19 days 25 Fri 19/4/24 19 days 26 Fri 19/4/24 19 days 27 Fri 19/4/24 19 days 28 Fri 19/4/24 19 days 29 Fri 19/4/24 19 days 20 Fri 19/4/24 19 days	826 827 828 761 761 763 625 eda 836 837,838 838,572,839,838,8 833,568,839,838 37,835 839 37,838 4 4 4 4 4 4 4 4 4 4 4 4 4				
Existing Filter Press House  21 days Sun 8/8/21  Sat 28/8/21  Sun 8/8/  7 days Sun 29/8/21  Sat 4/9/21  Sun 29/8/21  Sun 22/8/21  Tue 25/5/21  90 days Tue 25/5/21  Sun 22/8/21  Tue 25/5  90 days Tue 25/5/21  I day Sun 6/6/21  Sun 6/6/	21 Sat 28/8/21 0 days 826 /21 Sat 4/9/21 17 days 827 /21 Sun 22/8/21 30 days /21 Sun 2/8/21 30 days 306 21 Sun 6/6/21 2 days 802 23 Tue 14/5/24 0 days 25S+2 33 Sat 1/4/23 110 days 493 23 Wed 28/2/ 42 days 23 Sat 19/8/23 235 days 493,5 /24 Wed 17/4/ 0 days 488,5 /24 Mon 29/4/ 9 days 836,8 /24 Mon 29/4/ 9 days 0 Fri 19/4/24 19 days	828 761 761 763  625 eda 836 837,838 838,572,1839,838,8 335,568,1839,838 4 4 4 4 4 4 4 4 4 4 4 4 4 4 4 4 4 4				<u>~ 1/4</u>
90 days Tue 25/5/21 Sun 22/8/21 Tue 25/5 90 days Tue 25/5/21 Sun 22/8/21 Tue 25/5 90 days Tue 25/5/21 Sun 22/8/21 Tue 25/5 1 day Sun 6/6/21 Sun	/21 Sat 4/9/21 17 days 827 /21 Sun 22/8/21 30 days /21 Sun 22/8/21 30 days 306 /21 Sun 6/6/21 2 days 802 /23 Tun 14/5/24 0 days 25S+: 3 Sat 1/4/23 110 days 493 /24 Wed 17/4/ 0 days 493,5 /24 Wed 17/4/ 0 days 493,5 /24 Wed 17/4/ 0 days 836,8 /24 Mon 29/4/ 9 days 836,8 /25 Sat 19/8/24 19 days /26 Fri 19/4/24 19 days /27 Fri 19/4/24 19 days /28 Fri 19/4/24 19 days /29 Fri 19/4/24 19 days /20 Fri 19/4/24 19 days /21 Fri 19/4/24 19 days /22 Fri 19/4/24 19 days /23 Fri 19/4/24 19 days /24 Fri 19/4/24 19 days /25 Fri 19/4/24 19 days /26 Fri 19/4/24 19 days /27 Fri 19/4/24 19 days /28 Fri 19/4/24 19 days /29 Fri 19/4/24 19 days /20 Fri 19/4/24 19 days /21 Fri 19/4/24 19 days /22 Fri 19/4/24 19 days /23 Fri 19/4/24 19 days /24 Fri 19/4/24 19 days /25 Fri 19/4/24 19 days /26 Fri 19/4/24 19 days /27 Fri 19/4/24 19 days /28 Fri 19/4/24 19 days /28 Fri 19/4/24 19 days /29 Fri 19/4/24 19 days /20 Fri 19/4/24 19 days /20 Fri 19/4/24 19 days /21 Fri 19/4/24 19 days /22 Fri 19/4/24 19 days /23 Fri 19/4/24 19 days /24 Fri 19/4/24 19 days /25 Fri 19/4/24 19 days /26 Fri 19/4/24 19 days	761 763 763 625 eda 836 837,838 838,572,1839,838,8 333,568,1839,838 4 4 4 4 4 4 4 4 4 4 4 4 4 4 4 4 4 4			,	<b>2</b> 1/4
90 days Tue 25/5/21 Sun 22/8/21 Tue 25/5 90 days Tue 25/5/21 Sun 22/8/21 Tue 25/5 1 day Sun 6/6/21 Sun 24/6/24 Sat 1/4/23 Sat 1/4/24 Sat 1/4/24 Sat 1/4/24 Sat 1/4/24 Sat 1/4/24 Sun 28/4/24 Sat 1/4/24 Sun 28/4/24 Sun 28/4/24 Sun 28/4/24 Sun 28/4/24 Sun 28/4/24 Sat 1/4/24 Sun 28/4/24 Sat 1/5/20 Fri 19/4/24 Fri 1/5/2 Sat 1450 days Fri 1/5/20 Fri 19/4/24 Fri 1/5/2 Sat 1450 days Fri 1/5/20 Fri 19/4/24 Fri 1/5/2 Sat 1450 days Fri 1/5/20 Fri 19/4/24 Fri 1/5/2 Sat 1450 days Fri 1/5/20 Fri 19/4/24 Fri 1/5/2 Sat 1450 days Fri 1/5/20 Fri 19/4/24 Fri 1/5/2 Sat 1450 days Fri 1/5/20 Fri 19/4/24 Fri 1/5/2 Sat 1450 days Fri 1/5/20 Fri 19/4/24 Fri 1/5/2 Sat 1/4/23 Sat 1/4/24 Sat	/21 Sun 22/8/21 30 days 306 /21 Sun 22/8/21 30 days 306 /21 Sun 6/6/21 2 days 802 /23 Tune 14/5/24 0 days 2/5/24 Tune 14/5/24 0 days 2/5/24 Sat 14/23 110 days 493 /23 Wed 28/2/ 42 days 23 Sat 19/8/23 235 days 493,5 /24 Wed 17/4/ 0 days 488,5 /24 Mon 29/4/ 9 days 836,8 /24 Mon 29/4/ 9 days 836,8 /25 /26 Mon 29/4/ 9 days 836,8 /27 /27 /27 /27 /27 /27 /27 /27 /27 /27	761 763  625 eda 836 837,838 838,572,1839,838,8 33,568,1839,838 37,835 839 37,838 4 4 4 4 4 4 4 4 4 4 4 4 4 4 4 4 4 4			,	1/4
90 days Tue 25/5/21 Sun 22/8/21 Tue 25/5  1 day Sun 6/6/21 Sun 14/5/24 Sun 14/5/24 Sun 14/23 Sun 28/4/24 Sun 29/4/24	21 Sun 22/8/21   30 days 306     21 Sun 6/6/21   2 days 802     23 Tue 14/5/24   1 day 2     24 Tue 14/5/24   0 days 25S+1     3 Sat 1/4/23   110 days 493     32 Wed 28/2/   42 days     32 Sat 19/8/23   235 days 493,5     42 Wed 17/4/   0 days 488,5     42 Wed 17/4/   9 days 836,8     43 Fri 19/4/24   19 days     44 Fri 19/4/24   19 days     5 Fri 19/4/24   19 days     6 Fri 19/4/24   19 days     7 Fri 19/4/24   19 days     8 Fri 19/4/24   19 days     9 Fri 19/4/24   19 days     10 Fri 19/4/24   19 days     11 Fri 19/4/24   19 days     12 Fri 19/4/24   19 days     13 Fri 19/4/24   19 days     14 Fri 19/4/24   19 days     15 Fri 19/4/24   19 days     16 Fri 19/4/24   19 days     17 Fri 19/4/24   19 days     18 Fri 19/4/24   19 days     19 Fri 19/4/24   19 days     19 Fri 19/4/24   19 days     19 Fri 19/4/24   19 days     10 Fri 19/4/24   19 days     11 Fri 19/4/24   19 days     12 Fri 19/4/24   19 days     13 Fri 19/4/24   19 days     14 Fri 19/4/24   19 days     15 Fri 19/4/24   19 days     16 Fri 19/4/24   19 days     17 Fri 19/4/24   19 days     18 Fri 19/4/24   19 days     19 Fri 19/4/24   19 days	763  625 edæ 836 837,838 83,572,1839,838,8 33,568,1839,838 37,835 839 37,838 4  4 4 4 4 4 4 4 4 4 4 4 4 4 4 4 4 4 4				<b>2</b> 1/4
1 day Sun 6/6/21 Sun 24/22 Sun 24/22 Sun 24/22 Sun 24/23 Sun 24/23 Sun 24/23 Sun 24/24 Sun 24/	21 Sun 6/6/21 2 days 802 23 Tue 14/5/24 1 day 2 24 Tue 14/5/24 0 days 2SS+1 3 Sat 1/4/23 110 days 493 23 Wed 28/2/ 42 days 23 Sat 19/8/23 235 days 493,5 24 Wed 17/4/ 0 days 488,5 24 Sat 27/4/24 0 days 836,8 25 Fri 19/4/24 19 days 26 Fri 19/4/24 19 days 27 Fri 19/4/24 19 days 28 Fri 19/4/24 19 days 29 Fri 19/4/24 19 days 20 Fri 19/4/24 19 days 21 Fri 19/4/24 19 days 22 Fri 19/4/24 19 days 23 Fri 19/4/24 19 days 24 Fri 19/4/24 19 days 25 Fri 19/4/24 19 days 26 Fri 19/4/24 19 days 27 Fri 19/4/24 19 days 28 Fri 19/4/24 19 days 29 Fri 19/4/24 19 days 20 Fri 19/4/24 19 days 20 Fri 19/4/24 19 days 21 Fri 19/4/24 19 days 22 Fri 19/4/24 19 days 23 Fri 19/4/24 19 days 24 Fri 19/4/24 19 days 25 Fri 19/4/24 19 days 26 Fri 19/4/24 19 days 27 Fri 19/4/24 19 days 28 Fri 19/4/24 19 days 29 Fri 19/4/24 19 days 20 Fri 19/4/24 19 days 21 Fri 19/4/24 19 days 22 Fri 19/4/24 19 days 23 Fri 19/4/24 19 days 24 Fri 19/4/24 19 days 25 Fri 19/4/24 19 days 26 Fri 19/4/24 19 days 27 Fri 19/4/24 19 days	763  625 edæ 836 837,838 83,572,1839,838,8 33,568,1839,838 37,835 839 37,838 4  4 4 4 4 4 4 4 4 4 4 4 4 4 4 4 4 4 4			,	<b>2</b> 1/4
## Works ## 409 days Sat 1/4/23	1 day 2  1 day 2  1 day 2  1 day 2  1 tay 2  1 tay 2  1 tay 2  1 tay 4  1 tay 2  1 tay 4  1 tay 5  1 tay 4  1 tay 5  1 tay 4  1 tay 5  1 tay 6  1 t	836 837,838 838,572,1839,838,8 833,568,1839,838 37,835 839 37,838 4 4 4 4 4 4 4 4 4 4 4 4 4			,	1/4
0 days Tue 14/5/24 Sat 1/4/23 Sat 1/4/23 Sat 1/4/23 Sat 1/4/23 Sat 1/4/23 Sat 1/4/24 Sat 1/5/24 Fri 1/1/2/24 Sat 19/8/23 Fri 21/7/24 Sat 19/8/23 Fri 21/7/24 Sat 19/8/23 Fri 21/7/24 Sat 19/8/23 Fri 21/7/24 Sat 18/4/24 Sat 27/4/24 Thu 11/4/24 Sat 27/4/24 Thu 11/4/24 Sat 2/4/24 Mon 29/4/24 Sun 28/4/24 Mon 29/4/24 Sat 27/4/24 Fri 1/5/2/24 Fri 1/5/2/	724 Tue 14/5/24	836 837,838 838,572,1839,838,8 833,568,1839,838 37,835 839 37,838 4 4 4 4 4 4 4 4 4 4 4 4 4				1/4
90 days Fri 1/12/23 Wed 28/2/24 Fri 1/12/2 30 days Fri 21/7/23 Sat 19/8/23 Fri 21/7/ stems (SCADA, CMMS, PMS, ID 7 days Thu 11/4/24 Wed 17/4/24 Thu 11/4 er inspections 10 days Thu 18/4/24 Sat 27/4/24 Thu 18/4 2 days Sun 28/4/24 Mon 29/4/24 Sun 28/4 1450 days Fri 1/5/20 Fri 19/4/24 Fri 1/5/2	23 Wed 28/2/ 42 days 23 Sat 19/8/23 235 days 493,5 /24 Wed 17/4/ 0 days 488,5 /24 Sat 27/4/24 0 days 836,8 /24 Mon 29/4/ 9 days 836,8 /25 Fri 19/4/24 19 days /26 Fri 19/4/24 19 days /27 Fri 19/4/24 19 days /28 Fri 19/4/24 19 days /29 Fri 19/4/24 19 days /20 Fri 19/4/24 19 days /21 Fri 19/4/24 19 days /22 Fri 19/4/24 19 days /23 Fri 19/4/24 19 days /24 Fri 19/4/24 19 days	837,838 838,572,1839,838,8 333,568,1839,838 37,835 839 37,838 4 4 4 4 4 4 4 4 4 4 4 4 4				* 1/4
30 days Fri 21/7/23 Sat 19/8/23 Fri 21/7/ stems (SCADA, CMMS, PMS, ID 7 days Thu 11/4/24 Wed 17/4/24 Thu 11/4 er inspections 10 days Thu 18/4/24 Sat 27/4/24 Thu 18/4  2 days Sun 28/4/24 Mon 29/4/24 Sun 28/4  1450 days Fri 1/5/20 Fri 19/4/24 Fri 1/5/2	23 Sat 19/8/23 235 days 493,5 /24 Wed 17/4/ 0 days 488,5 /24 Sat 27/4/24 0 days 836,8 /24 Mon 29/4/ 9 days 836,8 /25 Fri 19/4/24 19 days /26 Fri 19/4/24 19 days /27 Fri 19/4/24 19 days /28 Fri 19/4/24 19 days /29 Fri 19/4/24 19 days /20 Fri 19/4/24 19 days	38,572,1839,838,8 33,568,1839,838 37,835 839 37,838 4 4 4 4 4 4 4 4 4 4 4 4 4 4				
stems (SCADA, CMMS, PMS, ID 7 days Thu 11/4/24 Wed 17/4/24 Thu 11/4 er inspections 10 days Thu 18/4/24 Sat 27/4/24 Thu 18/4  2 days Sun 28/4/24 Mon 29/4/24 Sun 28/4  1450 days Fri 1/5/20 Fri 19/4/24 Fri 1/5/2	/24 Wed 17/4/ 0 days 488,5 /24 Sat 27/4/24 0 days 836,8 /24 Mon 29/4/ 9 days 836,8 0 Fri 19/4/24 19 days	33,568,1839,838 37,835 839 37,838 4 4 4 4 4 4 4 4 4 4 4 4 4 4 4			,	
er inspections 10 days Thu 18/4/24 Sat 27/4/24 Thu 18/4 2 days Sun 28/4/24 Mon 29/4/24 Sun 28/4 1450 days Fri 1/5/20 Fri 19/4/24 Fri 1/5/2	7/24 Sat 27/4/24 0 days 836,8 7/24 Mon 29/4/ 9 days 836,8 7/24 Mon 29/4/ 9 days 836,8 7/25 Fri 19/4/24 0 days 7/26 Fri 19/4/24 19 days 7/27 Fri 19/4/24 19 days	37,835 839 37,838 4 4 4 4 4 4 4 4 4 4 4 4 4			,	
2 days Sun 28/4/24 Mon 29/4/24 Sun 28/4  1450 days Fri 1/5/20 Fri 19/4/24 Fri 1/5/2	724 Mon 29/4/ 9 days 836,8 7 Fri 19/4/24 0 days 7 Fri 19/4/24 19 days	4 4 4 4 4 4 4 4 4 4 4 4			,	
1450 days Fri 1/5/20 Fri 19/4/24 Fri 1/5/2	0 Fri 19/4/24 0 days 0 Fri 19/4/24 19 days	4 4 4 4 4 4 4 4 4			,	y -
1450 days Fri 1/5/20 Fri 19/4/24 Fri 1/5/2	0 Fri 19/4/24 19 days	4 4 4 4 4 4 4 4 4				
1450 days Fri 1/5/20 Fri 19/4/24 Fri 1/5/2	0 Fri 19/4/24 19 days	4 4 4 4 4 4 4				
1450 days Fri 1/5/20 Fri 19/4/24 Fri 1/5/2	0 Fri 19/4/24 19 days	4 4 4 4 4 4				
1450 days Fri 1/5/20 Fri 19/4/24 Fri 1/5/2	0 Fri 19/4/24 19 days	4 4 4 4 4				
1450 days Fri 1/5/20 Fri 19/4/24 Fri 1/5/2	0 Fri 19/4/24 19 days	4 4 4 4 4				
1450 days Fri 1/5/20 Fri 19/4/24 Fri 1/5/2	0 Fri 19/4/24 19 days	4 4 4 4				
1450 days Fri 1/5/20 Fri 19/4/24 Fri 1/5/2	0 Fri 19/4/24 19 days	4 4				
1450 days Fri 1/5/20 Fri 19/4/24 Fri 1/5/2	0 Fri 19/4/24 19 days 0 Fri 19/4/24 19 days 0 Fri 19/4/24 19 days	4				
1450 days Fri 1/5/20 Fri 19/4/24 Fri 1/5/2 1450 days Fri 1/5/20 Fri 19/4/24 Fri 1/5/2 1450 days Fri 1/5/20 Fri 19/4/24 Fri 1/5/2	0 Fri 19/4/24 19 days 0 Fri 19/4/24 19 days					
1450 days Fri 1/5/20 Fri 19/4/24 Fri 1/5/2 1450 days Fri 1/5/20 Fri 19/4/24 Fri 1/5/2	0 Fri 19/4/24 19 days	4				
	0 5140/4/04 401					
1450 days Fri 1/5/20 Fri 19/4/24 Fri 1/5/2	0 Fri 19/4/24 19 days	4				
	0 Fri 19/4/24 19 days	4				
1450 days Fri 1/5/20 Fri 19/4/24 Fri 1/5/2		4				
	0 Fri 19/4/24 19 days 0 Fri 19/4/24 19 days	4				
	0 Fri 19/4/24 19 days	4				
1450 days Fri 1/5/20 Fri 19/4/24 Fri 1/5/2		4				
1450 days Fri 1/5/20 Fri 19/4/24 Fri 1/5/2	0 Fri 19/4/24 19 days	4				
		4				
		4				
1450 days Fri 1/5/20 Fri 19/4/24 Fri 1/5/2	0 Fri 19/4/24 19 days	4				
		4				
		4				
		4				
ccupied Area / Interior 1450 days Fri 1/5/20 Fri 19/4/24 Fri 1/5/2	O Fri 19/4/24 19 days	4				
265 days Thu 9/5/24 Thu 9/5/25 Thu 9/5/25	4 Thu 8/5/25 O days 4					
303 0043 1110 373724 1110 073723 1110 37372	4 Thu 6/3/23 0 duys 4					
're	1450 days Fri 1/5/20 Fri 19/4/24 Fri 1/5/2	1450 days Fri 1/5/20 Fri 19/4/24 Fri 1/5/20 Fri 19/4/24 19 days 1450 days Fri 1/5/20 Fri 19/4/24 Fri 1/5/20 Fri 19/4/24 19 day	1450 days Fri 1/5/20 Fri 19/4/24 Fri 1/5/20 Fri 19/4/24 19 days 4  1450 days Fri 1/5/20 Fri 19/4/24 Fri 1/5/20 Fri 19/4/24 19 days 4  1450 days Fri 1/5/20 Fri 19/4/24 Fri 1/5/20 Fri 19/4/24 19 days 4  1450 days Fri 1/5/20 Fri 19/4/24 Fri 1/5/20 Fri 19/4/24 19 days 4  1450 days Fri 1/5/20 Fri 19/4/24 Fri 1/5/20 Fri 19/4/24 19 days 4  1450 days Fri 1/5/20 Fri 19/4/24 Fri 1/5/20 Fri 19/4/24 19 days 4  1450 days Fri 1/5/20 Fri 19/4/24 Fri 1/5/20 Fri 19/4/24 19 days 4  1450 days Fri 1/5/20 Fri 19/4/24 Fri 1/5/20 Fri 19/4/24 19 days 4  1450 days Fri 1/5/20 Fri 19/4/24 Fri 1/5/20 Fri 19/4/24 19 days 4  1450 days Fri 1/5/20 Fri 19/4/24 Fri 1/5/20 Fri 19/4/24 19 days 4  1450 days Fri 1/5/20 Fri 19/4/24 Fri 1/5/20 Fri 19/4/24 19 days 4  1450 days Fri 1/5/20 Fri 19/4/24 Fri 1/5/20 Fri 19/4/24 19 days 4  1450 days Fri 1/5/20 Fri 19/4/24 Fri 1/5/20 Fri 19/4/24 19 days 4  1450 days Fri 1/5/20 Fri 19/4/24 Fri 1/5/20 Fri 19/4/24 19 days 4  1450 days Fri 1/5/20 Fri 19/4/24 Fri 1/5/20 Fri 19/4/24 19 days 4  1450 days Fri 1/5/20 Fri 19/4/24 Fri 1/5/20 Fri 19/4/24 19 days 4  1450 days Fri 1/5/20 Fri 19/4/24 Fri 1/5/20 Fri 19/4/24 19 days 4  1450 days Fri 1/5/20 Fri 19/4/24 Fri 1/5/20 Fri 19/4/24 19 days 4  1450 days Fri 1/5/20 Fri 19/4/24 Fri 1/5/20 Fri 19/4/24 19 days 4  Insies 1450 days Fri 1/5/20 Fri 19/4/24 Fri 1/5/20 Fri 19/4/24 19 days 4  Insies 1450 days Fri 1/5/20 Fri 19/4/24 Fri 1/5/20 Fri 19/4/24 19 days 4  Insies 1450 days Fri 1/5/20 Fri 19/4/24 Fri 1/5/20 Fri 19/4/24 19 days 4	1450 days Fri 1/5/20 Fri 19/4/24 Fri 1/5/20 Fri 19/4/24 19 days 4  1450 days Fri 1/5/20 Fri 19/4/24 Fri 1/5/20 Fri 19/4/24 19 days 4  1450 days Fri 1/5/20 Fri 19/4/24 Fri 1/5/20 Fri 19/4/24 19 days 4  1450 days Fri 1/5/20 Fri 19/4/24 Fri 1/5/20 Fri 19/4/24 19 days 4  1450 days Fri 1/5/20 Fri 19/4/24 Fri 1/5/20 Fri 19/4/24 19 days 4  1450 days Fri 1/5/20 Fri 19/4/24 Fri 1/5/20 Fri 19/4/24 19 days 4  1450 days Fri 1/5/20 Fri 19/4/24 Fri 1/5/20 Fri 19/4/24 19 days 4  1450 days Fri 1/5/20 Fri 19/4/24 Fri 1/5/20 Fri 19/4/24 19 days 4  1450 days Fri 1/5/20 Fri 19/4/24 Fri 1/5/20 Fri 19/4/24 19 days 4  1450 days Fri 1/5/20 Fri 19/4/24 Fri 1/5/20 Fri 19/4/24 19 days 4  1450 days Fri 1/5/20 Fri 19/4/24 Fri 1/5/20 Fri 19/4/24 19 days 4  1450 days Fri 1/5/20 Fri 19/4/24 Fri 1/5/20 Fri 19/4/24 19 days 4  1450 days Fri 1/5/20 Fri 19/4/24 Fri 1/5/20 Fri 19/4/24 19 days 4  1450 days Fri 1/5/20 Fri 19/4/24 Fri 1/5/20 Fri 19/4/24 19 days 4  1450 days Fri 1/5/20 Fri 19/4/24 Fri 1/5/20 Fri 19/4/24 19 days 4  1450 days Fri 1/5/20 Fri 19/4/24 Fri 1/5/20 Fri 19/4/24 19 days 4  1450 days Fri 1/5/20 Fri 19/4/24 Fri 1/5/20 Fri 19/4/24 19 days 4  1450 days Fri 1/5/20 Fri 19/4/24 Fri 1/5/20 Fri 19/4/24 19 days 4  1450 days Fri 1/5/20 Fri 19/4/24 Fri 1/5/20 Fri 19/4/24 19 days 4  1450 days Fri 1/5/20 Fri 19/4/24 Fri 1/5/20 Fri 19/4/24 19 days 4  Inises 1450 days Fri 1/5/20 Fri 19/4/24 Fri 1/5/20 Fri 19/4/24 19 days 4  Inises 1450 days Fri 1/5/20 Fri 19/4/24 Fri 1/5/20 Fri 19/4/24 19 days 4	1450 days Fri 1/5/20 Fri 19/4/24 Fri 1/5/20 Fri 19/4/24 19 days 4  1450 days Fri 1/5/20 Fri 19/4/24 Fri 1/5/20 Fri 19/4/24 19 days 4  1450 days Fri 1/5/20 Fri 19/4/24 Fri 1/5/20 Fri 19/4/24 19 days 4  1450 days Fri 1/5/20 Fri 19/4/24 Fri 1/5/20 Fri 19/4/24 19 days 4  1450 days Fri 1/5/20 Fri 19/4/24 Fri 1/5/20 Fri 19/4/24 19 days 4  1450 days Fri 1/5/20 Fri 19/4/24 Fri 1/5/20 Fri 19/4/24 19 days 4  1450 days Fri 1/5/20 Fri 19/4/24 Fri 1/5/20 Fri 19/4/24 19 days 4  1450 days Fri 1/5/20 Fri 19/4/24 Fri 1/5/20 Fri 19/4/24 19 days 4  1450 days Fri 1/5/20 Fri 19/4/24 Fri 1/5/20 Fri 19/4/24 19 days 4  1450 days Fri 1/5/20 Fri 19/4/24 Fri 1/5/20 Fri 19/4/24 19 days 4  1450 days Fri 1/5/20 Fri 19/4/24 Fri 1/5/20 Fri 19/4/24 19 days 4  1450 days Fri 1/5/20 Fri 19/4/24 Fri 1/5/20 Fri 19/4/24 19 days 4  1450 days Fri 1/5/20 Fri 19/4/24 Fri 1/5/20 Fri 19/4/24 19 days 4  1450 days Fri 1/5/20 Fri 19/4/24 Fri 1/5/20 Fri 19/4/24 19 days 4  1450 days Fri 1/5/20 Fri 19/4/24 Fri 1/5/20 Fri 19/4/24 19 days 4  1450 days Fri 1/5/20 Fri 19/4/24 Fri 1/5/20 Fri 19/4/24 19 days 4  1450 days Fri 1/5/20 Fri 19/4/24 Fri 1/5/20 Fri 19/4/24 19 days 4  1450 days Fri 1/5/20 Fri 19/4/24 Fri 1/5/20 Fri 19/4/24 19 days 4  1450 days Fri 1/5/20 Fri 19/4/24 Fri 1/5/20 Fri 19/4/24 19 days 4  1450 days Fri 1/5/20 Fri 19/4/24 Fri 1/5/20 Fri 19/4/24 19 days 4  1450 days Fri 1/5/20 Fri 19/4/24 Fri 1/5/20 Fri 19/4/24 19 days 4  1450 days Fri 1/5/20 Fri 19/4/24 Fri 1/5/20 Fri 19/4/24 19 days 4	1450 days Fri 1/5/20 Fri 19/4/24 Fri 1/5/20 Fri 19/4/24 19 days 4  1450 days Fri 1/5/20 Fri 19/4/24 Fri 1/5/20 Fri 19/4/24 19 days 4  1450 days Fri 1/5/20 Fri 19/4/24 Fri 1/5/20 Fri 19/4/24 19 days 4  1450 days Fri 1/5/20 Fri 19/4/24 Fri 1/5/20 Fri 19/4/24 19 days 4  1450 days Fri 1/5/20 Fri 19/4/24 Fri 1/5/20 Fri 19/4/24 19 days 4  1450 days Fri 1/5/20 Fri 19/4/24 Fri 1/5/20 Fri 19/4/24 19 days 4  1450 days Fri 1/5/20 Fri 19/4/24 Fri 1/5/20 Fri 19/4/24 19 days 4  1450 days Fri 1/5/20 Fri 19/4/24 Fri 1/5/20 Fri 19/4/24 19 days 4  1450 days Fri 1/5/20 Fri 19/4/24 Fri 1/5/20 Fri 19/4/24 19 days 4  1450 days Fri 1/5/20 Fri 19/4/24 Fri 1/5/20 Fri 19/4/24 19 days 4  1450 days Fri 1/5/20 Fri 19/4/24 Fri 1/5/20 Fri 19/4/24 19 days 4  1450 days Fri 1/5/20 Fri 19/4/24 Fri 1/5/20 Fri 19/4/24 19 days 4  1450 days Fri 1/5/20 Fri 19/4/24 Fri 1/5/20 Fri 19/4/24 19 days 4  1450 days Fri 1/5/20 Fri 19/4/24 Fri 1/5/20 Fri 19/4/24 19 days 4  1450 days Fri 1/5/20 Fri 19/4/24 Fri 1/5/20 Fri 19/4/24 19 days 4  1450 days Fri 1/5/20 Fri 19/4/24 Fri 1/5/20 Fri 19/4/24 19 days 4  1450 days Fri 1/5/20 Fri 19/4/24 Fri 1/5/20 Fri 19/4/24 19 days 4  I450 days Fri 1/5/20 Fri 19/4/24 Fri 1/5/20 Fri 19/4/24 19 days 4  I450 days Fri 1/5/20 Fri 19/4/24 Fri 1/5/20 Fri 19/4/24 19 days 4  I450 days Fri 1/5/20 Fri 19/4/24 Fri 1/5/20 Fri 19/4/24 19 days 4  I450 days Fri 1/5/20 Fri 19/4/24 Fri 1/5/20 Fri 19/4/24 19 days 4  I450 days Fri 1/5/20 Fri 19/4/24 Fri 1/5/20 Fri 19/4/24 19 days 4

Status Date Tue 14/4/20