

Drainage Services Department

**Agreement No. SPW 07/2019
Shek Wu Hui Effluent Polishing
Plant – Main Works Stage 1**

**Monthly EM&A Report
February 2021**

(Version 1)

Certified By 
(Environmental Team Leader:
Mr. KS Lee)

REMARKS:

The information supplied and contained within this report is, to the best of our knowledge, correct at the time of printing.

CINOTECH accepts no responsibility for changes made to this report by third parties

CINOTECH CONSULTANTS LTD
Room 1710, Technology Park,
18 On Lai Street,
Shatin, NT, Hong Kong
Tel: (852) 2151 2083 Fax: (852) 3107 1388
Email: info@cinotech.com.hk

Ref.: DSDSWHS1EM00_0_0100E.21.docx

16 March 2021

By E-mail and Fax (3922 9797)

AECOM Asia Company Limited
8/F., Grand Central Plaza, Tower 2,
138 Shatin Rural Committee Road
Sha Tin, New Territories, Hong Kong

Attention: Mr CHANG Ping Wah

Dear Mr CHANG,

**Re: Contract No. SPW 08/2019
Independent Environmental Checker for
Shek Wu Hui Effluent Polishing Plant – Main Works Stage 1**

Monthly EM&A Report for February 2021

Reference is made to the Environmental Team's submission of Monthly EM&A Report for February 2021 (Version 1) certified by the ET Leader and provided to us via e-mail on 16 March 2021.

Please be informed that we have no adverse comments on the captioned submission. We write to verify the captioned submission in accordance with Condition 3.4 of FEP-02/474/2013.

The ET Leader is reminded that it is the ET's responsibility to ensure the report be timely submitted to the Director of Environmental Protection as per Conditions 3.4 of the FEP-02/474/2013.

Thank you for your attention. Please do not hesitate to contact us should you have any queries.

Yours sincerely,
For and on behalf of
Ramboll Hong Kong Limited



Manson Yeung
Independent Environmental Checker

c.c.

DSD
Cinotech

Attn.: Ms Konica Cheung
Attn.: Mr K. S. Lee

(By Fax: 3104 6420)
(By Fax: 3107 1388)

Q:\Projects\DSDSWHS1EM00\02 Proj_Mgt\02 Corr\DSDSWHS1EM00_0_0100E.21.docx

TABLE OF CONTENTS

	Page
EXECUTIVE SUMMARY	1
Introduction.....	1
Summary of Main Works Undertaken and Key Measures Implemented	1
Summary of Exceedances, Investigation and Follow-up.....	2
Complaint Handling, Prosecution and Public Engagement.....	3
Reporting Changes.....	3
Future Key Issues.....	4
1 INTRODUCTION.....	5
Background.....	5
Purpose of the Report.....	5
Project Organizations.....	5
Construction Activities undertaken during the Reporting Month	6
Summary of EM&A Requirements	7
Statuses of Environmental Licensing and Permitting	8
2 AIR QUALITY.....	9
Monitoring Requirement.....	9
Monitoring Locations.....	9
Monitoring Parameters and Frequency	9
Monitoring Equipment.....	9
Monitoring Methodology.....	10
Results and Observations.....	12
Comparison of EM&A Result with EIA Prediction	13
3 NOISE	14
Monitoring Requirements	14
Monitoring Locations.....	14
Monitoring Parameters, Frequency and Duration.....	14
Monitoring Equipment.....	14
Monitoring Methodology and QA/QC Procedure	15
Maintenance and Calibration	15
Results and Observations.....	15
Comparison of EM&A Result with EIA Prediction	16
4 ECOLOGY	17
Monitoring Requirements	17
Monitoring Locations.....	17
Monitoring Parameters, Frequency and Duration.....	18
Monitoring Methodology.....	18
Analytical Methodology	18
Results.....	19
Analysis.....	20
Observations	21
5 WATER QUALITY.....	22
Monitoring Requirement.....	22

6	WASTE MANAGEMENT	22
	Monitoring Requirement.....	22
	Waste Management Status.....	22
7	LANDSCAPE AND VISUAL	23
	Audit Requirement.....	23
8	ENVIRONMENTAL AUDIT	24
	Site Audits.....	24
	Implementation Status of Environmental Mitigation Measures	24
	Implementation Status of Event and Action Plans	27
9	ENVIRONMENTAL NON-CONFORMANCE	28
	Summary of Complaint, Warning, Notification of any Summons and Successful Prosecution.....	28
	Summary of Exceedance.....	28
10	FUTURE KEY ISSUES	29
	Monitoring Schedule.....	30
11	CONCLUSIONS AND RECOMMENDATIONS	31
	Conclusions.....	31
	Recommendations.....	31

LIST OF TABLES

Table I	Summary Table for Major Site Activities in the Reporting Month
Table II	Summary of Complaint/Summons/Prosecution in the Reporting Month
Table III	Summary Table for Site Activities in the next Reporting Period
Table 1.1	Key Project Contacts
Table 1.2	Summary Table for Major Site Activities in the Reporting Month
Table 1.3	Summary of Environmental License and Permit
Table 2.1	Air Quality Monitoring Locations
Table 2.2	Frequency and Parameters of Air Quality Monitoring
Table 2.3	Air Quality Monitoring Equipment
Table 2.4	Major Dust Source during Air Quality Monitoring
Table 2.5	Comparison of 1-hr TSP Monitoring Data with Predictions in EIA Report (As Approved in 2013)
Table 2.6	Comparison of 24-hr TSP Monitoring Data with Predictions in EIA Report (As Approved in 2013)
Table 3.1	Noise Monitoring Stations
Table 3.2	Frequency and Parameters of Noise Monitoring
Table 3.3	Noise Monitoring Equipment
Table 3.4	Other Noise Source during Noise Monitoring
Table 3.5	Baseline Noise Level and Noise Limit Level for Monitoring Stations
Table 3.6	Comparison of Noise Monitoring Data with Predictions in EIA Report (As Approved in 2013)
Table 4.1	Monitoring of Measures to Minimise Disturbance to Waterbirds on Ng Tung, Sheung Yue and Shek Sheung Rivers during Pre-Construction Phase
Table 4.2	Ecological Monitoring Stations

Table 4.3	Representative Waterbirds
Table 4.4	Total Bird Species and Abundance in the Reporting Month
Table 4.5	Abundance of Representative Waterbirds in the Reporting Month
Table 4.6	T-test Result for All Waterbirds in the Reporting Month
Table 4.7	T-test Result for Representative Waterbirds in the Reporting Month
Table 4.8	Observations during Ecological Monitoring in the Reporting Month
Table 8.1	Observations and Recommendations of Site Audit of Contract No. DC/2018/06
Table 8.2	Observations and Recommendations of Site Audit of Contract No. DC/2018/07
Table 8.3	Observations and Recommendations of Site Audit of Contract No. DE/2018/03
Table 8.4	Observations and Recommendations of Site Audit of Contract No. DE/2018/04
Table 10.1	Summary Table for Site Activities in the Next Reporting Period

LIST OF FIGURES

Figure 1.1	Layout Plan of the Project Site
Figure 1.2	Project Organisation for Environmental Monitoring and Audit
Figure 2	Locations of Air Quality Monitoring Stations
Figure 3	Locations of Construction Noise Monitoring Stations
Figure 4	Survey Location for Impact Ecological Monitoring

LIST OF APPENDICES

Appendix A	Action and Limit Levels
Appendix B	Environmental Monitoring Schedules
Appendix C	Copies of Calibration Certificates for Air Quality Monitoring
Appendix D	Weather Information
Appendix E	1-hour TSP Monitoring Results and Graphical Presentations
Appendix F	24-hour TSP Monitoring Results and Graphical Presentations
Appendix G	Copies of Calibration Certificates for Noise Monitoring
Appendix H	Noise Monitoring Results and Graphical Presentations
Appendix I	Ecological Monitoring Results and Analysis
Appendix J	Photo Records of Ecological Monitoring
Appendix K	Site Audit Summary
Appendix L	Waste Flow Table
Appendix M	Event and Action Plans
Appendix N	Environmental Mitigation Implementation Schedule (EMIS)
Appendix O	Summaries of Environmental Complaint, Warning, Summon and Notification of Successful Prosecution
Appendix P	Summary of Exceedance
Appendix Q	Tentative Construction Programme

EXECUTIVE SUMMARY**Introduction**

1. This is the 14th EM&A Report prepared by the Environmental Team, Cinotech Consultants Ltd., for Agreement No. SPW 07/2019 “Shek Wu Hui Effluent Polishing Plant – Main Works Stage 1”. This report summarized the monitoring results and audits findings of the EM&A programme under the issued further EP No. FEP-02/474/2013 and in accordance with the Updated EM&A Manual during the reporting month of February 2021.

Summary of Main Works Undertaken and Key Measures Implemented

2. The main works undertaken during the reporting period are as follows:

Table I Summary Table for Major Site Activities in the Reporting Month

Contract No.	Contract Title	Site Activities
DC/2018/06	Shek Wu Hui Effluent Polishing Plant - Main Works Stage 1 - Civil Works for Sludge Treatment Facilities and 132kV Primary Substation	<ul style="list-style-type: none"> • ELS and excavation works • Sheet pile installation • RC works • Strut installation and blinding layer • Pipe jacking work
DC/2018/07	Shek Wu Hui Effluent Polishing Plant - Main Works Stage 1 - Civil Works for Sewage Treatment Facilities	<ul style="list-style-type: none"> • ELS and construction of inlet reception chamber • Trench excavation • Road and drainage works • Diversion of inlet works • Process pipe of CHR and CHS • Pre-drilling work and foundation work • Pre-bored H piles • Cable diversion works • Alternation of existing powerhouse • Demolition work of existing main facilities
DE/2018/03	Shek Wu Hui Effluent Polishing Plant - Main Works Stage 1 - Sidestream Treatment Facilities and E&M Works for Sludge Treatment Facilities	<ul style="list-style-type: none"> • Pre-drill works at Portion B-1
DE/2018/04	Shek Wu Hui Effluent Polishing Plant - Main Works Stage 1 - E&M Works for Sewage Treatment Facilities	<ul style="list-style-type: none"> • Construction of temporary filtrate equalisation tank. • Installation of temporary primary sludge thickener and its accessories • Dismantle and removal of E&M equipment of the existing primary sedimentation tank no. 4

3. Implementation of the key mitigation measures during the reporting period are as follows:

Air Quality

- Stockpiles were covered by impervious sheets.
- Water spraying on haul road was done to minimize dust generation.

Water Quality

- Stagnant water was removed, pumped and collected in the sedimentation tank.

Waste Management

- Chemicals were stored in drip trays properly.

Summary of Exceedances, Investigation and Follow-up

4. Exceedance of Action/Limit levels during the reporting month (February 2021) and the investigation results and/or follow-up actions:

Air Quality Monitoring

- No Action/Limit Level exceedance for 1-hour TSP was recorded.
- No Action/Limit Level exceedance for 24-hour TSP was recorded.

Construction Noise Monitoring

- No Action/Limit Level exceedance for day time construction noise monitoring was recorded in the reporting month.

Ecological Monitoring

- No Action Level and 1 Limit Level exceedance was triggered.

Complaint Handling, Prosecution and Public Engagement**Table II Summary of Complaint/Summons/Prosecution in the Reporting Month**

Event	Event Details		Follow-up/ Remedial Actions	Status/ Remarks
	Number	Brief Description		
Complaints Received	1	Significant odour nuisance was suspected to be emitted from the construction activities of SWHEPP	<ul style="list-style-type: none"> • Ensured only PMEs with valid NRMM label were used on-site • Conducted regular visual checking against emission quality of exhaust pipe of equipment by using the Ringlemann Chart • Used ULSD for diesel-powered equipment • Provided water spraying and water sprinklers system for haul road access and demolition works • Used battery powered solution to provide power to the tower crane • Provided cover for all rubbish bins on-site • Separated general refuse from construction waste 	Complaint Investigation Report (CIR) was submitted in March 2021
Notification of Summons and Prosecutions Received	0	-	-	-
Public Engagement Activities	0	-	-	-

Reporting Changes

5. There were no reporting changes during the reporting month.

Future Key Issues

6. The key works or activities will be anticipated in the next reporting period are as follows:

Table III Summary Table for Site Activities in the Next Reporting Period

Contract No.	Contract Title	Site Activities
DC/2018/06	Shek Wu Hui Effluent Polishing Plant - Main Works Stage 1 - Civil Works for Sludge Treatment Facilities and 132kV Primary Substation	<ul style="list-style-type: none"> • ELS and excavation works • Sheet pile installation • RC works • Strut installation and blinding layer • Pipe jacking work
DC/2018/07	Shek Wu Hui Effluent Polishing Plant - Main Works Stage 1 - Civil Works for Sewage Treatment Facilities	<ul style="list-style-type: none"> • ELS and construction of inlet reception chamber • Trench excavation • Road and drainage works • Diversion of inlet works • Process pipe of CHR and CHS • Pre-drilling work and foundation work • Cable diversion works • Demolition work of existing main facilities • Piling load test • Pre-bored H piles • Alternation of existing powerhouse
DE/2018/03	Shek Wu Hui Effluent Polishing Plant - Main Works Stage 1 - Sidestream Treatment Facilities and E&M Works for Sludge Treatment Facilities	<ul style="list-style-type: none"> • Socket H pilling
DE/2018/04	Shek Wu Hui Effluent Polishing Plant - Main Works Stage 1 - E&M Works for Sewage Treatment Facilities	<ul style="list-style-type: none"> • Construction of temporary filtrate equalisation tank • Installation of temporary primary sludge thickener and its accessories • Dismantle and removal of E&M equipment of the existing primary sedimentation tank no. 4 and 6

1 INTRODUCTION

Background

- 1.1 The Further Expansion of Shek Wu Hui Effluent Polishing Plant (SWHEPP) is a designated Project (DP) under F.1 and F.2 of Part 1, Schedule 2 of Environmental Impact Assessment Ordinance (EIAO). The “North East New Territories New Development Areas” Environmental Impact Assessment (NENT NDAs EIA) Report (Registered No.: AEIAR-175/2013) covered the assessment for the Further Expansion of SWHSTW Phase 1A, 1B and 2, and the associated Environmental Monitoring and Audit (EM&A) Manual was approved on 18 October 2013.
- 1.2 The existing Shek Wu Hui Sewage Treatment Works (SWHSTW) is operated and maintained by the Drainage Services Department (DSD). It provides secondary level treatment to sewage collected from Sheung Shui, Fanling and adjacent areas, SWHSTW was completed in two stages and expanded progressively in the past year. In 2009, the expansion of SWHSTW was completed and its design capacity was 93,000m²/day at average dry weather flow (ADWF). After the Resource Allocation Exercise 2017, the existing SWHSTW is proposed to be upgraded from secondary to tertiary treatment level as the new SWHEPP at 3 stages: Main Works Stage 1, Stage 2 and Stage 3.
- 1.3 A Further Environmental Permit (EP) (Permit No. FEP-02/474/2013) was issued on 15 February 2018 to DSD as the Permit Holder to assume the responsibility for construction and operating the SWHEPP Project up to a capacity of 190,000m³/day. The updated Environmental Monitoring and Audit (EM&A) Manual was prepared in accordance with Condition 2.3 of the Further EP. The site layout plan for the Project is shown in **Figure 1.1**.
- 1.4 Cinotech Consultants Ltd. was designated as the Environmental Team (ET) to undertake the EM&A works for “Shek Wu Hui Effluent Polishing Plant – Main Works Stage 1” (hereinafter called the “Project”).

Purpose of the Report

- 1.5 This is the 14th Monthly EM&A Report which summarises the impact monitoring results and audit findings for the EM&A programme during the reporting period in February 2021.

Project Organizations

- 1.6 Different Parties with different levels of involvement in the project organization include:
 - Permit Holder – Drainage Services Department (DSD)
 - Supervisor Representative – AECOM Asia Company Limited (AECOM)
 - Environmental Team (ET) – Cinotech Consultants Limited (Cinotech)
 - Independent Environmental Checker (IEC) – Ramboll Hong Kong Limited (Ramboll)
 - Contractors
 - Contract No.: DC/2018/06 - Kwan Lee - Chun Wo Joint Venture (KLCWJV)
 - Contract No.: DC/2018/07 - Kwan Lee - Chun Wo Joint Venture (KLCWJV)
 - Contract No.: DE/2018/03 - Jardine Engineering Corporation Limited (JEC)
 - Contract No.: DE/2018/04 - Bestwise Envirotech Limited (Bestwise)

1.7 The key contacts of the Project are shown in **Table 1.1**.

Table 1.1 Key Project Contacts

Party	Role	Contact Person	Phone No.
DSD	Permit Holder	Ms. Konica Cheung	2594 7463
AECOM	Supervisor Representative	Mr. Henry Tai	3792 0580
Cinotech	Environmental Team	Mr. KS Lee (ETL)	2151 2091
		Ms. Betty Choi	2151 2072
Ramboll	Independent Environmental Checker	Mr. Manson Yeung	3465 2888
KLCWJV	Contractor (DC/2018/06)	Ms. Ruby Hui	6218 6408
KLCWJV	Contractor (DC/2018/07)	Mr. Jimmy Cheng	9606 5916
JEC	Contractor (DE/2018/03)	Ms. Juliet Ting	6826 7319
Bestwise	Contractor (DE/2018/04)	Mr. Albus Cheung	9731 0831

1.8 The Organizational Structure for Environmental Management is shown in **Figure 1.2**.

Construction Activities undertaken during the Reporting Month

1.9 The major site activities undertaken in the reporting month included:

Table 1.2 Summary Table for Major Site Activities in the Reporting Month

Contract No.	Contract Title	Site Activities
DC/2018/06	Shek Wu Hui Effluent Polishing Plant - Main Works Stage 1 - Civil Works for Sludge Treatment Facilities and 132kV Primary Substation	<ul style="list-style-type: none"> • ELS and excavation works • Sheet pile installation • RC works • Strut installation and blinding layer • Pipe jacking work
DC/2018/07	Shek Wu Hui Effluent Polishing Plant - Main Works Stage 1 - Civil Works for Sewage Treatment Facilities	<ul style="list-style-type: none"> • ELS and construction of inlet reception chamber • Trench excavation • Road and drainage works • Diversion of inlet works • Process pipe of CHR and CHS • Pre-drilling work and foundation work • Pre-bored H piles • Cable diversion works • Alternation of existing powerhouse • Demolition work of existing main facilities

Contract No.	Contract Title	Site Activities
DE/2018/03	Shek Wu Hui Effluent Polishing Plant - Main Works Stage 1 - Sidestream Treatment Facilities and E&M Works for Sludge Treatment Facilities	<ul style="list-style-type: none"> • Pre-drill works at Portion B-1
DE/2018/04	Shek Wu Hui Effluent Polishing Plant - Main Works Stage 1 - E&M Works for Sewage Treatment Facilities	<ul style="list-style-type: none"> • Construction of temporary filtrate equalisation tank. • Installation of temporary primary sludge thickener and its accessories • Dismantle and removal of E&M equipment of the existing primary sedimentation tank no. 4

Summary of EM&A Requirements

- 1.10 The EM&A programme requires construction noise monitoring, air quality monitoring, water quality monitoring, ecological monitoring and environmental site audit, etc. The EM&A requirements for each parameter are described in the following sections, including:
- All monitoring parameters;
 - Action and Limit levels for all environmental parameters;
 - Event Action Plans;
 - Environmental mitigation measures, as recommended in the Project EIA Report.
- 1.11 The advice on the implementation status of environmental protection and pollution control/mitigation measures is summarized in Section 8 of this report.
- 1.12 This report presents the monitoring results, observations, locations, equipment, period, methodology and QA/QC procedures of the monitoring parameters of the required environmental monitoring works and audit works for the Project in February 2021.

Statues of Environmental Licensing and Permitting1.13 All permits/licenses obtained for the Project are summarized in **Table 1.3**.**Table 1.3 Summary of Environmental License and Permit**

Contract No.	Permit / License No.	Valid Period		Status
		From	To	
Environmental Permit (EP)				
All	FEP-02/474/2013	15 Feb 2018	N/A	Valid
Notification of Construction Works under Air Pollution Control Ordinance (APCO)				
DC/2018/06	449210 (Portion A & C)	23 Sep 2019	N/A	Valid
DC/2018/06	449211 (WM1)	23 Sep 2019	N/A	Valid
DC/2018/07	449210	23 Sep 2019	N/A	Valid
DE/2018/03	460065 (Sidestream)	16 Sep 2020	N/A	Valid
DE/2018/04	460181	Notified EPD on 17 Sep 2020	N/A	Valid
Billing Account for Construction Waste Disposal				
DC/2018/06	7035390	11 Oct 2019	N/A	Valid
DC/2018/07	7035985	9 Dec 2019	N/A	Valid
DE/2018/03	7035700	6 Nov 2019	N/A	Valid
DE/2018/04	703621912	2 Jan 2020	N/A	Valid
Registration of Chemical Waste Producer				
DC/2018/06	5213-624-K3371-01	14 Nov 2019	N/A	Valid
DC/2018/07	5213-624-K3371-02	6 Jan 2020	N/A	Valid
DE/2018/03	5213-624-T3861-01	14 Apr 2020	N/A	Valid
DE/2018/04	5213-624-B2592-01	7 Jul 2020	N/A	Valid
Effluent Discharge License				
DC/2018/06	WT00035431-2019 (Portion C)	27 Jul 2020	31 Jan 2025	Valid
DC/2018/06	WT00035718-2020 (Portion A)	2 Apr 2020	30 Apr 2025	Valid
DC/2018/07	WT00035727-2020	1 Apr 2020	30 Apr 2025	Valid
DE/2018/03	WT00037220-2020	20 Jan 2021	31 Jan 2026	Valid
Construction Noise Permit (Use of Powered Mechanical Equipment at Portion A, B and C)				
DC/2018/06 & DC/2018/07	GW-RN0753-20	30 Oct 2020	11 Apr 2021	Valid
Admission Ticket for Disposal of Special Waste				
DC/2018/07	16113	17 Feb 2021	16 Jun 2021	Valid

2 AIR QUALITY

Monitoring Requirement

- 2.1 According to the Updated EM&A Manual of SWHEPP, 1-hour and 24-hour Total Suspended Particulates (TSP) monitoring were conducted to monitor the air quality for this Project. For regular impact monitoring, a sampling frequency of at least once in every six days at all of the monitoring stations for 24-hour TSP monitoring. For 1-hour TSP monitoring, the sampling frequency of at least three times in every six days shall be undertaken when the highest dust impact occurs. **Appendix A** shows the established Action/Limit Levels for the environmental monitoring works.

Monitoring Locations

- 2.2 Four designated monitoring stations were selected for air quality monitoring programme. **Table 2.1** describes the air quality monitoring locations, which are also depicted in **Figure 2**.

Table 2.1 Air Quality Monitoring Locations

Monitoring Stations	Location	Location of Measurement
AM1 ⁽¹⁾	Wai Loi Tsuen	Ground Level
AM2 ⁽¹⁾	Fu Tei Au	Ground Level
AM1a ⁽²⁾	Site Boundary of the Shek Wu Hui STW (East)	Ground Level
AM2a ⁽²⁾	Site Boundary of the Shek Wu Hui STW (North)	Ground Level

Remarks: (1) For 1-hour TSP monitoring; (2) For 24-hour TSP monitoring

Monitoring Parameters and Frequency

- 2.3 **Table 2.2** summarizes the monitoring parameters, monitoring period and frequencies of impact air quality monitoring. The monitoring schedule is shown in **Appendix B**.

Table 2.2 Frequency and Parameters of Air Quality Monitoring

Monitoring Stations	Parameter	Period	Frequency
AM1 & AM2	1-hour TSP	0700 – 1900	3 times/day, once every 6 days
AM1a & AM2a	24-hour TSP	24 hours	Once every 6 days

Monitoring Equipment

- 2.4 High Volume Samplers (HVS) in compliance with the specification stipulated in the EM&A Manual, Section 2.2.2, were used to carry out 24-hour TSP monitoring. Direct reading dust meter were also used to measure 1-hour average TSP levels. The 1-hour sampling was determined by HVS to check the validity and accuracy of the results measured by direct reading method.
- 2.5 Wind data monitoring equipment was set on rooftop (about 4/F) of the SWHSTW control room building for logging wind speed and wind direction such that the wind sensors were clear of obstructions or turbulence caused by building. The wind data monitoring equipment was re-calibrated at least once every six months and the wind directions were divided into 16 sectors of 22.5 degrees each.

- 2.6 **Table 2.3** summarizes the equipment to be used for air quality monitoring. Copies of calibration certificates are attached in **Appendix C**.

Table 2.3 Air Quality Monitoring Equipment

Equipment	Model and Make	Quantity
1-hour TSP Dust Meter	Sibata Model No.: LD-5R	3
HVS Sampler	GMW Model: GS 2310	1
	TISCH Model: TE 5170	1
Calibrator	TISCH Model: TE-5025A	1
Wind Anemometer	Global Water Instrumentation WE800	1

Monitoring Methodology

1-hour TSP Monitoring

Measuring Procedures

- 2.7 The measuring procedures of the 1-hour dust meter are in accordance with the Manufacturer's Instruction Manual as follows:

(Sibata Model No.: LD-5R)

- The 1-hour dust meter is placed at least 1.3 meters above ground.
- Set POWER to "ON" and make sure that the battery level was not flash or in low level.
- Allow the instrument to stand for about 3 minutes and then the cap of the air sampling inlet has been released.
- Push the knob at MEASURE position.
- Set time/mode setting to [BG] by pushing the time setting switch. Then, start the background measurement by pushing the start/stop switch once. It will take 6 sec. to complete the background measurement.
- Push the time setting switch to change the time setting display to [MANUAL] at the bottom left of the liquid crystal display. Finally, push the start/stop switch to stop the measuring after 1 hour sampling.
- Information such as sampling date, time, count value and site condition were recorded during the monitoring period.

Maintenance/Calibration

- 2.8 The following maintenance/calibration is required for the 1-hour dust meter:

- Check and calibrate the meter by HVS to check the validity and accuracy of the results measured by direct reading method at 2-month intervals throughout all stages of the air quality monitoring.

24-hour TSP Monitoring

Instrumentation

- 2.9 High volume samplers (HVS) (TISCH Model: TE-5170) complete with appropriate sampling inlets was employed for 24-hour TSP monitoring. The sampler was composed of a motor, a filter holder, a flow controller and a sampling inlet and its performance specification complied with that required by USEPA Standard Title 40, Code of Federation Regulations Chapter 1 (Part 50). Moreover, the HVS also met all the requirements in Section 2.2 of the Annex II Specification.
- 2.10 The positioning of the HVS samplers are as follows:
- A horizontal platform with appropriate support to secure the samplers against gusty wind shall be provided;
 - No two samplers shall be placed less than 2 meter apart;
 - The distance between the sampler and an obstacle, such as buildings, must be at least twice the height that the obstacle protrudes above the sampler;
 - A minimum of 2 metres of separation from walls, parapets and penthouses is required for rooftop samplers;
 - A minimum of 2 metres of separation from any supporting structure, measured horizontally is required;
 - No furnace or incinerator flue is nearby;
 - Airflow around the sampler is unrestricted;
 - The sampler is more than 20 metres from the dripline;
 - Any wire fence and gate, to protect the sampler, shall not cause any obstruction during monitoring;
 - Permission must be obtained to set up the samplers and to obtain access to the monitoring stations; and
 - A secured supply of electricity is needed to operate the samplers.

Operating/analytical procedures for the operation of HVS

- 2.11 Operating/analytical procedures for the air quality monitoring are highlighted as follows:
- Prior to the commencement of the dust sampling, the flow rate of the high volume sampler was properly set (between 1.1 m³/min. and 1.4 m³/min.) in accordance with the manufacturer's instruction to within the range recommended in USEPA Standard Title 40, CFR Part 50.
 - For TSP sampling, fiberglass filters with a collection efficiency of > 99% for particles of 0.3µm diameter were used.
 - The power supply was checked to ensure the sampler worked properly. On sampling, the sampler was operated for 5 minutes to establish thermal equilibrium before placing any filter media at the designated air monitoring station.
 - The filter holding frame was then removed by loosening the four nuts and a weighted and conditioned filter was carefully centered with the stamped number upwards, on a supporting screen.
 - The filter was aligned on the screen so that the gasket formed an airtight seal on the outer edges of the filter. Then the filter holding frame was tightened to the filter holder with swing bolts. The applied pressure should be sufficient to avoid air leakage at the edges.

- The shelter lid was closed and secured with the aluminum strip.
- The timer was then programmed. Information was recorded on the record sheet, which included the starting time, the weather condition and the filter number (the initial weight of the filter paper can be found out by using the filter number).
- After sampling, the filter was removed and sent to the HOKLAS laboratory (High Precision Chemical Testing Limited) for weighing. The elapsed time was also recorded.
- Before weighing, all filters were equilibrated in a conditioning environment for 24 hours. The conditioning environment temperature should be between 25°C and 30°C and not vary by more than $\pm 3^\circ\text{C}$; the relative humidity (RH) should be $< 50\%$ and not vary by more than $\pm 5\%$. A convenient working RH is 40%.

Maintenance/Calibration

2.12 The following maintenance/calibration is required for the HVS:

- The high volume motors and their accessories were properly maintained. Appropriate maintenance such as routine motor brushes replacement and electrical wiring checking were made to ensure that the equipment and necessary power supply are in good working condition.
- High volume samplers were calibrated at bi-monthly intervals using TE-5025A Calibration Kit throughout all stages of the air quality monitoring.

Results and Observations

2.13 Impact air quality monitoring was conducted at four monitoring stations as scheduled. The monitoring schedule is shown in **Appendix B**.

2.14 No Action/Limit Level exceedance was recorded for all 1-hour TSP monitoring in the reporting month.

2.15 No Action/Limit Level exceedance was recorded for all 24-hour TSP monitoring in the reporting month.

2.16 The air temperature, precipitation and the relative humidity data was obtained from daily extract of Ta Kwu Ling Station in Hong Kong Observatory Climate Information Service, where the wind speed and wind direction were recorded by the installed Wind Anemometer at rooftop (about 4/F) of the SWHSTW control room building. This weather information for the reporting month is summarized in **Appendix D**.

2.17 The monitoring data and graphical presentations of 1-hour and 24-hour TSP monitoring results are shown in **Appendix E** and **Appendix F** respectively.

2.18 According to our field observations, the major dust source identified at the designated air quality monitoring stations are as follows:

Table 2.4 Major Dust Source during Air Quality Monitoring

Monitoring Stations	Major Dust Source
AM1 - Wai Loi Tsuen	Road Traffic at Sheung Shui Tung Hing Road
AM2 - Fu Tei Au	N/A
AM1a - Site Boundary of the Shek Wu Hui STW (East)	Vehicle Movement within SWHSTW
AM2a - Site Boundary of the Shek Wu Hui STW (North)	N/A

Comparison of EM&A Result with EIA Prediction

2.19 The air monitoring data was compared with the predictions in the EIA Report (as approved in 2013) as summarised in **Tables 2.5** and **Table 2.6**.

Table 2.5 Comparison of 1-hr TSP Monitoring Data with Predictions in EIA Report (As Approved in 2013)

Monitoring Stations	ASR ID	Predicted 1-hr TSP Concentration in EIA Report (as Approved in 2013), dB(A), $\mu\text{g}/\text{m}^3$	Reporting Month (February 2021), $\mu\text{g}/\text{m}^3$
AM1 - Wai Loi Tsuen	N/A	N/A ⁽¹⁾	26.0 - 66.0
AM2 - Fu Tei Au	FLN-E28	255	22.0 - 63.8

Remarks:

(1) No 1-hr TSP concentration was predicted in EIA Report (As Approved in 2013).

Table 2.6 Comparison of 24-hr TSP Monitoring Data with Predictions in EIA Report (As Approved in 2013)

Monitoring Stations	Predicted 24-hr TSP Concentration in EIA Report (as approved in 2013), dB(A), $\mu\text{g}/\text{m}^3$	Reporting Month (February 2021), $\mu\text{g}/\text{m}^3$
AM1a - Site Boundary of the Shek Wu Hui STW (East)	N/A ⁽¹⁾	40.8 - 72.6
AM2a - Site Boundary of the Shek Wu Hui STW (North)	N/A ⁽¹⁾	40.7 - 74.9

Remarks:

(1) No 24-hr TSP concentration was predicted in EIA Report (as approved in 2013).

2.20 The 1-hour TSP concentration at AM2 in the reporting month was lower than the prediction in the EIA Report (As Approved in 2013). The 1-hour TSP concentrations at AM1 as well as 24-hour TSP concentrations at AM1a and AM2a were not predicted in the EIA Report (As Approved in 2013).

3 NOISE

Monitoring Requirements

- 3.1 According to the Updated EM&A Manual, construction noise monitoring was conducted to monitor the construction noise arising from the construction activities. The regular monitoring frequency for each monitoring station shall be on a weekly basis and conduct one set of measurements between 0700 and 1900 hours on normal weekdays. **Appendix A** shows the established Action and Limit Levels for the environmental monitoring works.

Monitoring Locations

- 3.2 Noise monitoring was conducted at three designated monitoring stations in the reporting period. **Table 3.1** and **Figure 3** show the locations of these stations.

Table 3.1 Noise Monitoring Stations

Monitoring Stations	Location	Location of Measurement
NM1	Wai Loi Tsuen	Ground Level
NM2	Fu Tei Au	Ground Level
NM3	Man Kok Village	Ground Level

Monitoring Parameters, Frequency and Duration

- 3.3 **Table 3.2** summarizes the monitoring parameters, frequency and total duration of monitoring. The noise monitoring schedule is shown in **Appendix B**.

Table 3.2 Frequency and Parameters of Noise Monitoring

Monitoring Stations	Time Period	Duration	Frequency	Parameter	Measurement
NM1	0700-1900 hrs on normal weekdays	30 minutes	Once per week	L ₁₀ (30 min.) dB(A)	Free Field
NM2				L ₉₀ (30 min.) dB(A)	Free Field
NM3				L _{eq} (30 min.) dB(A)	Free Field

Monitoring Equipment

- 3.4 Integrating Sound Level Meter was used for impact noise monitoring. The meters were Type 1 sound level meter capable of giving a continuous readout of the noise level readings including equivalent continuous sound pressure level (L_{eq}) and percentile sound pressure level (L_x) that also complied with International Electrotechnical Commission Publications 651:1979 (Type 1) and 804:1985 (Type 1) specifications. **Table 3.3** summarizes the noise monitoring equipment being used. Copies of calibration certificates are attached in **Appendix G**.

Table 3.3 Noise Monitoring Equipment

Equipment	Model and Make	Quantity
Integrating Sound Level Meter	BSWA 308	3
Calibrator	ST-120	2

Monitoring Methodology and QA/QC Procedure

3.5 The monitoring procedures are as follows:

- The monitoring station was normally be at a point 1m from the exterior of the sensitive receivers building façade and be at a position 1.2m above the ground.
- For free field measurement, the meter was positioned away from any nearby reflective surfaces. All records for free field noise levels were adjusted with a correction of +3 dB(A).
- The battery condition was checked to ensure the correct functioning of the meter.
- Parameters such as frequency weighting, the time weighting and the measurement time were set as follows:
 - Frequency weighting: A
 - Time weighting: Fast
 - Time measurement: 30 minutes
- Prior to and after each noise measurement, the meter was calibrated using a Calibrator for 94.0 dB at 1000 Hz. If the difference in the calibration level before and after measurement was more than 1.0 dB, the measurement would be considered invalid and repeat of noise measurement would be required after re-calibration or repair of the equipment.
- The wind speed was frequently checked with the portable wind meter.
- At the end of the monitoring period, the L_{eq} , L_{90} and L_{10} were recorded. In addition, site conditions and noise sources were recorded on a standard record sheet.
- Noise monitoring would be cancelled in the presence of fog, rain, and wind with a steady speed exceeding 5 m/s, or wind with gusts exceeding 10 m/s. Supplementary monitoring would be provided to ensure sufficient data would be obtained.

Maintenance and Calibration

- 3.6 The microphone head of the sound level meter and calibrator were cleaned with a soft cloth at quarterly intervals.
- 3.7 The sound level meter and calibrator were checked and calibrated at yearly intervals.
- 3.8 Immediately prior to and following each noise measurement the accuracy of the sound level meter was checked using an acoustic calibrator generating a known sound pressure level at a known frequency. Measurements were accepted as valid only if the calibration levels from before and after the noise measurement agree to within 1.0 dB.

Results and Observations

- 3.9 No Action/Limit Level exceedance was recorded for all construction noise monitoring in the reporting month.
- 3.10 Noise monitoring results and graphical presentations are shown in **Appendix H**.

3.11 The major noise sources identified at the noise monitoring stations are shown in **Table 3.4**.

Table 3.4 Other Noise Source Identified during Noise Monitoring

Monitoring Stations	Major Noise Source
NM1	Railway Noise and Road Traffic at Sheung Shui Tung Hing Road
NM2	N/A
NM3	Road Traffic at Po Wan Road

3.12 All the Construction Noise Levels (CNLs) reported in this report were adjusted with the corresponding baseline level (i.e. Measured Leq – Baseline Leq = CNL), in order to facilitate the interpretation of the noise exceedance. The baseline noise level and the Noise Limit Level at each designated noise monitoring station are presented in **Table 3.5**.

Table 3.5 Baseline Noise Level and Noise Limit Level for Monitoring Stations

Monitoring Stations	Baseline Noise Level, dB (A) (at 0700 – 1900 hrs on normal weekdays)	Noise Limit Level, dB (A) (at 0700 – 1900 hrs on normal weekdays)
NM1	63.4	75
NM2	58.0	
NM3	63.4	

Comparison of EM&A Result with EIA Prediction

3.13 The noise monitoring data was compared with the predictions in EIA Report (as approved in 2013) as summarised in **Table 3.6**.

Table 3.6 Comparison of Noise Monitoring Data with Predictions in EIA Report (As Approved in 2013)

Monitoring Stations	NSR ID	Predicted Mitigated Construction Noise Levels in EIA Report (as Approved in 2013), dB(A)	Reporting Month (February 2021), Leq (30min) dB(A)
NM1 - Wai Loi Tsuen	N/A	N/A ⁽¹⁾	54.6 – 55.7
NM2 - Fu Tei Au	N/A	N/A ⁽¹⁾	53.2 – 57.9
NM3 – Man Kok Village	FN-18	66-75	56.6 – 59.5

Remarks:

(1) No construction noise level was predicted in EIA Report (As Approved in 2013).

3.14 The results at NM3 were lower than the range of the predicted mitigated construction noise levels in the EIA Report (As Approved in 2013). Construction noise levels at NM1 and NM2 were not predicted in the EIA Report (As Approved in 2013).

4 ECOLOGY

Monitoring Requirements

- 4.1 According to the Updated EM&A Manual, waterbird species which use rivers near the Project Site were identified and recorded. The monitoring requirement in the EM&A Manual is shown in **Table 4.1**. **Appendix A** shows the established Action/Limit Levels for ecological monitoring works.

Table 4.1 Monitoring of Measures to Minimise Disturbance to Waterbirds on Ng Tung, Sheung Yue and Shek Sheung Rivers during Construction Phase

Phase	Methodology
Construction	Weekly transect at both high and low tides to identify and enumerate all bird species utilising the river channels and identify any sources of actual or potential disturbance to birds due to construction activities throughout the construction period.

- 4.2 The monitoring should be conducted by the ET and supervised by a qualified ecologist who will be a member of the ET.

Monitoring Locations

- 4.3 Transect and point count surveys were proposed within the 500m boundary of Ng Tung River, Sheung Yue River and Shek Sheung River of the assessment area. Three transects and seven-point count locations during high and low tides were applied. These locations are shown in **Figure 4** and summarized in **Table 4.2**. The photo of each transect is provided in **Appendix J**.

Table 4.2 Ecological Monitoring Stations

Monitoring Stations	Descriptions	Influenced by Tidal Action
Transect T1	Along Ng Tung River	No
Point Count Location P1		
Point Count Location P2		
Transect T2		Yes
Point Count Location P3		
Point Count Location P4		
Point Count Location P5	At Shek Sheung River (Low-flow Channel)	No
Transect T3	Along Shek Sheung River & Sheung Yue River	Yes
Point Count Location P6	At Shek Sheung River	Yes
Point Count Location P7	At Intersection between Sheung Yue River and Shek Sheung River	Yes

Monitoring Parameters, Frequency and Duration

- 4.4 Monitoring surveys were conducted on a weekly basis at both high and low tides (it is considered high tide when tidal levels are above 1.5m and low tide when tidal level are below 1.5m at Tsim Bei Tsui Station). The magnitude of how much above or below 1.5m was subject to tidal conditions of that week as it varied throughout different times of the year. Nonetheless, the high and low tide relative to that week's tidal condition were taken into consideration. The ecological monitoring schedule is shown in **Appendix B**.

Monitoring Methodology

- 4.5 Transect survey was undertaken along the concerned rivers (Ng Tung River, Sheung Yue River and Shek Sheung River) adjacent to proposed construction activities. As the sensitive receivers (large waterbirds) are easily visible and the surveyor has used auxiliary equipment such as camera(s) and binoculars (magnification 7-10x). The transect route only follows one bank of these rivers.
- 4.6 At point count locations, surveyors identified and recorded bird species which were seen or heard along the river channel. For each point count, surveyors quantitatively recorded all species seen and heard for the duration of five minutes up to the distance where birds were still detectable. All avifauna along the walk transect were recorded. Noticeable behaviours (e.g. breeding behaviours such as nesting and presence of recently fledged juveniles, roosting and feeding activities, etc.) were recorded as well.
- 4.7 Ornithological nomenclature used in report should follow *The Avifauna of Hong Kong* (Carey et al. (2001)), *The Birds of Hong Kong and South China* (Viney et al. (2005)) and the most recent updated list from other sources (e.g. Hong Kong Bird Watching Society).
- 4.8 Weather conditions, tidal information at the time of the survey and other noticeable activities occurring within or in the vicinity of the survey areas (e.g. ongoing routine drainage channel maintenance works and other human activities that could create disturbances to birds) were recorded.

Analytical Methodology

- 4.9 The number and species of waterbirds utilizing the rivers fluctuate every day naturally. Therefore, the survey data were collectively analysed on a monthly basis to increase the sample size and to reduce random error on one survey day. Since occurrence of waterbirds has distinctive seasonal pattern, the construction phase data for all waterbirds and representative waterbirds were compared with the baseline data for the respective month and season. The representatives of waterbirds are listed in **Table 4.3**.

Table 4.3 Representative Waterbirds

Species Name	Common Name	Chinese Name
<i>Egretta garzetta</i>	Little Egret	小白鷺
<i>Ardea cinerea</i>	Grey Heron	蒼鷺
<i>Ardeola bacchus</i>	Chinese Pond Heron	池鷺
<i>Phalacrocorax carbo</i>	Great Cormorant	普通鷓鴣
<i>Ardea alba</i>	Great Egret	大白鷺
<i>Bubulcus coromandus</i>	Eastern Cattle Egret	牛背鷺

- 4.10 When a decline in abundance of all or representative waterbird is identified, one-tailed Student t-test was adopted to statistically analyse whether the drop is significant. If the collected data for the reporting month fails to show no significant difference from that in the baseline phase at 95% confidence level, the action level will be triggered. Likewise, the limit level is set at 99% confidence level.
- 4.11 In addition, if important behaviours such as breeding, brooding, nesting and presence of recently fledged juveniles of species of conservation importance are observed, the Resident Engineer, Contractor and IEC should be notified immediately after the survey. The Contractor should review current construction programme and minimize disturbance due to construction activities.

Results

- 4.12 For this reporting month, the numbers of species and individuals recorded were provided in **Table 4.4**. The photo record of waterbirds can be found in **Appendix J**.

Table 4.4 Total Bird Species and Abundance in the Reporting Month

	Number of Species	Abundance
All Avifauna	34	536
Waterbirds	10	224

- 4.13 **Table 4.5** presents the abundance of representative species.

Table 4.5 Abundance of Representative Waterbirds in the Reporting Month

Species Name	Common Name	Chinese Name	Abundance
<i>Egretta garzetta</i>	Little Egret	小白鷺	56
<i>Ardea cinerea</i>	Grey Heron	蒼鷺	52
<i>Ardeola bacchus</i>	Chinese Pond Heron	池鷺	32
<i>Phalacrocorax carbo</i>	Great Cormorant	普通鷓鴣	12
<i>Ardea alba</i>	Great Egret	大白鷺	21
<i>Bubulcus coromandus</i>	Eastern Cattle Egret	牛背鷺	47

Analysis

- 4.14 The result of student t-tests for all waterbirds and representative waterbirds are compiled in **Table 4.6** and **4.7** respectively. Further details are provided in **Appendix I**.

Table 4.6 T-test Result for All Waterbirds in the Reporting Month

T-values of Data in Reporting Month			Confidence Level (Critical Value)	
			95% (-2.353)	99% (-4.541)
Abundance	Monthly	2.152	✓	✓
	Seasonal	-2.383	✗	✓

Remarks

✓ = T-value falls within the confidence level, the impact monitoring data shows no significant difference to the baseline data.

✗ = T-value falls outside the confidence level, the impact monitoring data shows significant difference to the baseline data.

Table 4.7 T-test Result for Representative Waterbirds in the Reporting Month

Common Name of Representative Waterbird	T-value	Confidence Level (Critical Value)		T-value	Confidence Level (Critical Value)		Overall
	Monthly	95% (-2.353)	99% (-4.541)	Seasonal	95% (-2.353)	99% (-4.541)	
Little Egret	1.939	✓	✓	-0.523	✓	✓	✓
Grey Heron	-3.012	✗	✓	-0.112	✓	✓	✓
Chinese Pond Heron	-0.158	✓	✓	-0.778	✓	✓	✓
Great Cormorant	-13.778	✗	✗	-10.112	✗	✗	Limit Level
Great Egret	1.192	✓	✓	-0.092	✓	✓	✓
Eastern Cattle Egret	4.559	✓	✓	3.706	✓	✓	✓

Remarks

✓ = T-value falls within the confidence level, the impact monitoring data shows no significant difference to the baseline data.

✗ = T-value falls outside the confidence level, the impact monitoring data shows significant difference to the baseline data.

- 4.15 Zero (0) Action Level and one (1) Limit Level was triggered for ecological monitoring in the reporting month.
- 4.16 The exceedance of Great Cormorant is considered as non-project-related as February 2021 was much warmer and sunnier than the normal. To further elaborate, the monthly mean maximum temperature of 23.5°C, monthly mean temperature of 19.8°C and monthly mean minimum temperature of 17.5°C were 4.1°C, 2.7°C and 2.2°C above their corresponding normals (or 4.6°C, 3.0°C and 2.5°C above their corresponding 1981-2010 normals) and respectively the second, third and fourth highest on record for February. It is assumed that such weather condition had encourage migratory bird such as Great Cormorant to migrate earlier than normal. In addition, Grey Heron, a winter visitor, had also experienced similar decline in the reporting month.
- 4.17 Site observation in the reporting month shows that construction activities are similar to previous months, no extremely loud noises was heard during the monitoring and data from other representative waterbirds indicate no overall decline in other resident birds. Mitigation such as noise barrier in green and hoarding in green had been erected around the construction site properly.

4.18 The monitoring work will continue next month to evaluate any construction impact on waterbirds.

Observations

4.19 Waterbird behaviour observed during ecological monitoring are listed below:

- Flying
- Foraging
- Soaring
- Resting

4.20 The anthropogenic activities observed during ecological monitoring are listed in **Table 4.8**.

Table 4.8 Observations during Ecological Monitoring in the Reporting Month

Location	Observations	
	Project Related	Non-project Related
T1 (PC1, PC2)	N/A	Fishing and jaywalking
T2 (PC3, PC4)	Excavation and crane	N/A
PC5	Excavation and crane	N/A
T3 (PC6, PC7)	N/A	Jaywalking

5 WATER QUALITY

Monitoring Requirement

- 5.1 According to the Updated EM&A Manual, no water monitoring is required before the commencement of outfall construction at Ng Tung River.
- 5.2 Site audits were carried out on a weekly basis to monitor and audit the timely implementation of water quality mitigation measures within the site boundaries of this Project. The summaries of site audits are attached in **Appendix K**.

6 WASTE MANAGEMENT

Monitoring Requirement

- 6.1 According to the Updated EM&A Manual, waste management would be the contractor's responsibility to ensure that all wastes produced during the construction works for the Project are handled, stored and disposed of in accordance with good waste management practices, EPD's regulations and requirements. No monitoring for waste management is required for the Project. An environmental management plan (EMP) should be prepared and submitted to the Supervisor for approval. The monitoring and auditing requirements of the EMP should be followed with regard to the management of C&D material.

Waste Management Status

- 6.2 Site audits were carried out on a weekly basis to monitor and audit to ensure that proper storage, transportation and disposal practices of waste materials generated during construction activities, such as construction and demolition (C&D) materials and general refuse are being implemented. The summaries of site audits are attached in **Appendix K**.
- 6.3 The amount of wastes generated by the major site activities of this Project during the reporting month is shown in **Appendix L**.

7 LANDSCAPE AND VISUAL

Audit Requirement

- 7.1 According to the Updated EM&A Manual, site audits would be undertaken during the construction phase of the Project to check that the proposed landscape and visual mitigation measures are properly implemented and maintained as per their intended objectives. Particularly audits would be carried out during site clearance when proposed tree felling and transplantation may occur. Site inspections would be undertaken at least once every two weeks during the construction period.
- 7.2 Site audits were carried out on a weekly basis to monitor and audit the timely implementation of landscape and visual mitigation measures within the site boundaries of this Project. The summaries of site audits are attached in **Appendix K**.

8 ENVIRONMENTAL AUDIT

Site Audits

- 8.1 Site audits were carried out on a weekly basis to monitor the timely implementation of proper environmental management practices and mitigation measures in the Project site. The summaries of site audits are attached in **Appendix K**.
- 8.2 Site audits for Contract No. DC/2018/06 and DC/2018/07 were conducted on 2, 10, 18 & 23 February 2021 in the reporting month, whereas that for Contract No. DE/2018/03 and DE/2018/04 were conducted on 2, 9, 18 & 23 February 2021 in the reporting month. Joint site inspection with the representative of IEC was conducted on 23 February 2021. No non-compliance was observed during the site audit.

Implementation Status of Environmental Mitigation Measures

- 8.3 According to Environmental Permits, the approved EIA Report (Register No.: AEIAR-175/2013), and the Updated EM&A Manual of the Project, the mitigation measures detailed in the documents are recommended to be implemented during the construction phase. An Environmental Mitigation Implementation Schedule (EMIS) is provided in **Appendix N**.
- 8.4 The ET weekly site inspections were carried out during the reporting month and the observations and recommendations are summarized in **Tables 8.1 - 8.4**. Refer to **Appendix K** for the site inspection summary reports in the reporting month.

Table 8.1 Observations and Recommendations of Site Audit of Contract No. DC/2018/06

Parameters	Date	Observations and Recommendations	Follow-up
<i>Water Quality</i>	N/A	There was no observation in the reporting period.	N/A
<i>Air Quality</i>	N/A	There was no observation in the reporting period.	N/A
<i>Noise</i>	N/A	There was no observation in the reporting period.	N/A
<i>Waste / Chemical Management</i>	N/A	There was no observation in the reporting period.	N/A
<i>Ecology and Fisheries</i>	N/A	There was no observation in the reporting period.	N/A
<i>Visual and Landscape</i>	N/A	There was no observation in the reporting period.	N/A
<i>Permits /Licences</i>	N/A	There was no observation in the reporting period.	N/A

Table 8.2 Observations and Recommendations of Site Audit of Contract No. DC/2018/07

Parameters	Date	Observations and Recommendations	Follow-up
<i>Water Quality</i>	N/A	There was no observation in the reporting period.	N/A
<i>Air Quality</i>	N/A	There was no observation in the reporting period.	N/A
<i>Noise</i>	N/A	There was no observation in the reporting period.	N/A
<i>Waste / Chemical Management</i>	N/A	There was no observation in the reporting period.	N/A
<i>Ecology and Fisheries</i>	N/A	There was no observation in the reporting period.	N/A
<i>Visual and Landscape</i>	N/A	There was no observation in the reporting period.	N/A
<i>Permits /Licences</i>	N/A	There was no observation in the reporting period.	N/A

Table 8.3 Observations and Recommendations of Site Audit of Contract No. DE/2018/03

Parameters	Date	Observations and Recommendations	Follow-up
<i>Water Quality</i>	N/A	There was no observation in the reporting period.	N/A
<i>Air Quality</i>	N/A	There was no observation in the reporting period.	N/A
<i>Noise</i>	N/A	There was no observation in the reporting period.	N/A
<i>Waste / Chemical Management</i>	N/A	There was no observation in the reporting period.	N/A
<i>Ecology and Fisheries</i>	N/A	There was no observation in the reporting period.	N/A
<i>Visual and Landscape</i>	N/A	There was no observation in the reporting period.	N/A
<i>Permits /Licences</i>	N/A	There was no observation in the reporting period.	N/A

Table 8.4 Observations and Recommendations of Site Audit of Contract No. DE/2018/04

Parameters	Date	Observations and Recommendations	Follow-up
<i>Water Quality</i>	N/A	There was no observation in the reporting period.	N/A
<i>Air Quality</i>	N/A	There was no observation in the reporting period.	N/A
<i>Noise</i>	N/A	There was no observation in the reporting period.	N/A
<i>Waste / Chemical Management</i>	N/A	There was no observation in the reporting period.	N/A
<i>Ecology and Fisheries</i>	N/A	There was no observation in the reporting period.	N/A
<i>Visual and Landscape</i>	N/A	There was no observation in the reporting period.	N/A
<i>Permits /Licences</i>	N/A	There was no observation in the reporting period.	N/A

Implementation Status of Event and Action Plans

8.5 The Event and Action Plans for air quality, construction noise, ecological monitoring and landscape and visual are presented in **Appendix M**.

Air Quality Monitoring

- No Action/Limit Level exceedance for 1-hour TSP was recorded.
- No Action/Limit Level exceedance for 24-hour TSP was recorded.

Construction Noise Monitoring

- No documented complaint on construction noise was received; no Action Level exceedance for day time construction noise monitoring was recorded.
- No Limit Level exceedance for day time construction noise monitoring was recorded in the reporting month.

Ecological Monitoring

- No Action Level and 1 Limit Level was triggered.

Landscape and Visual Monitoring

- No non-conformity for landscape and visual was recorded.

9 ENVIRONMENTAL NON-CONFORMANCE

Summary of Complaint, Warning, Notification of any Summons and Successful Prosecution

- 9.1 1 environmental complaint regarding odour emission from SWHEPP was received in the reporting month. No environmental warning, notifications of summons and successful prosecutions were received in the reporting month.
- 9.2 The summary of environmental complaint, warning, summon and notification of successful prosecution for the Project is presented in **Appendix O**.

Summary of Exceedance

- 9.3 The summary of exceedance record in reporting month is shown in **Appendix P**.

10 FUTURE KEY ISSUES

10.1 Tentative construction programmes for the next three months are provided in **Appendix Q**.

10.2 Major site activities undertaken for the coming months are summarized in **Table 10.1**.

Table 10.1 Summary Table for Site Activities in the Next Reporting Period

Contract No.	Contract Title	Site Activities
DC/2018/06	Shek Wu Hui Effluent Polishing Plant - Main Works Stage 1 - Civil Works for Sludge Treatment Facilities and 132kV Primary Substation	<ul style="list-style-type: none"> • ELS and excavation works • Sheet pile installation • RC works • Strut installation and blinding layer • Pipe jacking work
DC/2018/07	Shek Wu Hui Effluent Polishing Plant - Main Works Stage 1 - Civil Works for Sewage Treatment Facilities	<ul style="list-style-type: none"> • ELS and construction of inlet reception chamber • Trench excavation • Road and drainage works • Diversion of inlet works • Process pipe of CHR and CHS • Pre-drilling work and foundation work • Cable diversion works • Demolition work of existing main facilities • Piling load test • Pre-bored H piles • Alternation of existing powerhouse
DE/2018/03	Shek Wu Hui Effluent Polishing Plant - Main Works Stage 1 - Sidestream Treatment Facilities and E&M Works for Sludge Treatment Facilities	<ul style="list-style-type: none"> • Socket H piling
DE/2018/04	Shek Wu Hui Effluent Polishing Plant - Main Works Stage 1 - E&M Works for Sewage Treatment Facilities	<ul style="list-style-type: none"> • Construction of temporary filtrate equalisation tank • Installation of temporary primary sludge thickener and its accessories • Dismantle and removal of E&M equipment of the existing primary sedimentation tank no. 4 and 6

10.3 Key environmental issues in the coming months include:

- Stockpile accumulation on-site;
- Water spraying for dust generating activities and on haul road;
- Wastewater and runoff discharge from site;
- No disposition of slurry at the existing Shek Wu Hui Sewage Treatment Works;
- Coverage of open manholes to avoid dirty runoff to drainage system;
- Noise from operation of the equipment, especially for excavation works and machinery onsite;
- Accumulation of general refuse and construction waste on-site;
- Proper storage of construction materials on-site; and
- Storage of chemicals/fuel and chemical waste/waste oil on-site.

Monitoring Schedule

10.4 The tentative environmental monitoring schedule for the next month is shown in **Appendix B**.

11 CONCLUSIONS AND RECOMMENDATIONS

Conclusions

- 11.1 This is the 14th Monthly EM&A Report which presents the EM&A works undertaken during the reporting month in accordance with the Updated EM&A Manual and the requirement under EP.

Air Quality Monitoring

- 11.2 No Action/Limit Level exceedance was recorded for all 1-hour and 24-hour TSP monitoring in the reporting month.

Construction Noise Monitoring

- 11.3 No Action/Limit Level exceedance was recorded for all noise monitoring in the reporting month.

Ecology

- 11.4 No Action Level and 1 Limit Level exceedance was triggered for all ecological monitoring in the reporting month. The decline of Great Cormorant was considered as non-project-related.

Site Audit

- 11.5 4 ET joint weekly environmental site inspections were conducted in the reporting month.

Complaint, Notification of Summons and Successful Prosecution

- 11.6 1 environmental complaint was received in the reporting month. No notifications of summons and successful prosecutions were received in the reporting month.

Recommendations

- 11.7 According to the environmental audit performed in the reporting month, the following recommendations were made:

Air Quality

- Regular water spraying on haul road and dry surfaces should be applied to minimize dust generation.
- Stockpiles should be covered by impervious materials.

Water Quality

- Stagnant water should be removed and pumped through the sedimentation tank.
- Muddy water should not be discharged into the surrounding rivers.
- No slurry should be disposed of at the existing Shek Wu Hui Sewage Treatment Works.

Waste Management

- General refuse and construction waste accumulation should be avoided.
- Chemicals should be stored in drip trays properly.


FIGURES



LEGEND




Site Boundary of Shek Wu Hui Effluent Polishing Plant - Main Work Stage 1



Agreement No. SPW07/2019
 Shek Wu Hui Effluent Polishing Plant -
 Main Works Stage 1

Site Layout


SCALE	1:4000@A4	DATE	OCT 2019
CHECK	JM	DRAWN	SY
JOB No.	MA19019	FIGURE NO.	1.1
		REV	-




CINOTECH

Agreement No. SPW07/2019
 Shek Wu Hui Effluent Polishing Plant- Main Works Stage 1
Project Organisation For Environmental Monitoring and Audit

SCALE	N.T.S.	DATE	Sep 2019
CHECK	JM	DRAWN	SY
JOB NO.	MA19019	FIGURE NO.	1.2



SCALE	1:4000@A4	DATE	OCT 2019
CHECK	JM	DRAWN	SY
JOB No.	MA19019	FIGURE NO.	3
		REV	-



LEGEND:

- - - - - PROJECT SITE BOUNDARY
- WALK TRANSECT
- POINT COUNT LOCATIONS



Shek Wu Hui Effluent Polishing Plant - Main Works Stage 1
Survey Location for Impact Ecological Monitoring

SCALE	1:7000 @ A4	DATE	Jan 2020	
CHECK	BC	DRAWN	JM	
JOB No.	MA19019	FIGURE NO.	4	REV
				-

**APPENDIX A
ACTION AND LIMIT LEVELS**

Appendix A - Action and Limit Levels

Table A-1 Action and Limit Levels for 1-hour TSP

Location	Action Level, $\mu\text{g}/\text{m}^3$	Limit Level, $\mu\text{g}/\text{m}^3$
AM1	320	500
AM2	322	

Table A-2 Action and Limit Levels for 24-hour TSP

Location	Action Level, $\mu\text{g}/\text{m}^3$	Limit Level, $\mu\text{g}/\text{m}^3$
AM1a	189	260
AM2a	187	

Table A-3 Action and Limit Levels for Noise during Construction Period

Time Period	Action Level	Limit Level
0700-1900 hrs on normal weekdays	When one documented complaint is received	75 dB(A)*

*Remarks:

- If works are to be carried out during restricted hours, the conditions stipulated in the Construction Noise Permit (CNP) used by the Noise Control Authority have to be followed.
- Reduce to 70 dB(A) for schools and 65 dB(A) during school examination periods.

Table A-4 Action and Limit Levels of Disturbance to Waterbirds using Ng Tung, Sheung Yue and Shek Sheung Rivers during Construction Phase

Action Level	Limit Level
Decline in numbers of all waterbird species relative to numbers during Baseline Monitoring such that the Action Level response is triggered.	Decline in numbers of all waterbird species relative to numbers during baseline monitoring such that the limit level response is triggered.
Decline in numbers of any one waterbird species occurring in significant numbers* during Baseline Monitoring such that the Action Level response is triggered.	Decline in numbers of any one waterbird species occurring in significant numbers* during Baseline Monitoring such that the Limit Level response is triggered.

Note: Whether numbers are significant depend on species and season after collection and evaluation of baseline survey data.

**APPENDIX B
ENVIRONMENTAL MONITORING
SCHEDULES**

Agreement No. SPW 07/2019
Shek Wu Hui Effluent Polishing Plant - Main Works Stage 1
Impact Air, Noise and Ecology Monitoring Schedule (February 2021)

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
	1-Feb	2-Feb	3-Feb	4-Feb	5-Feb	6-Feb
	1 hr TSP x 3 Noise			24 hrs TSP	1 hr TSP x 3 Ecology	
7-Feb	8-Feb	9-Feb	10-Feb	11-Feb	12-Feb	13-Feb
		24 hrs TSP	1 hr TSP x 3 Noise Ecology	24 hrs TSP		
14-Feb	15-Feb	16-Feb	17-Feb	18-Feb	19-Feb	20-Feb
		1 hr TSP x 3 Noise	24 hrs TSP	Ecology		
21-Feb	22-Feb	23-Feb	24-Feb	25-Feb	26-Feb	27-Feb
	1 hr TSP x 3 Noise	24 hrs TSP			1 hr TSP x 3 Ecology	
28-Feb						

The schedule may be changed due to unforeseen circumstances (adverse weather, etc)

Air Quality Monitoring Station

1-hr TSP

AM1 - Wai Loi Tsuen

AM2 - Fu Tei Au

24-hr TSP

AM1a - Site Boundary of the Shek Wu Hui STW (East)

AM2a - Site Boundary of the Shek Wu Hui STW (North)

Noise Monitoring Station

NM1 - Wai Loi Tsuen

NM2 - Fu Tei Au

NM3 - Man kok Village

Agreement No. SPW 07/2019
Shek Wu Hui Effluent Polishing Plant - Main Works Stage 1
Tentative Impact Air, Noise and Ecology Monitoring Schedule (March 2021)

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
	1-Mar	2-Mar	3-Mar	4-Mar	5-Mar	6-Mar
	24 hrs TSP Ecology			1 hr TSP x 3 Noise		24 hrs TSP
7-Mar	8-Mar	9-Mar	10-Mar	11-Mar	12-Mar	13-Mar
		1 hr TSP x 3 Noise			24 hrs TSP Ecology	
14-Mar	15-Mar	16-Mar	17-Mar	18-Mar	19-Mar	20-Mar
	1 hr TSP x 3 Noise			24 hrs TSP	1 hr TSP x 3 Ecology	
21-Mar	22-Mar	23-Mar	24-Mar	25-Mar	26-Mar	27-Mar
			24 hrs TSP	1 hr TSP x 3 Noise	Ecology	
28-Mar	29-Mar	30-Mar	31-Mar			
	Ecology	24 hrs TSP	1 hr TSP x 3 Noise			

Air Quality Monitoring Station

1-hr TSP

AM1 - Wai Loi Tsuen

AM2 - Fu Tei Au

24-hr TSP

AM1a - Site Boundary of the Shek Wu Hui STW (East)

AM2a - Site Boundary of the Shek Wu Hui STW (North)

Noise Monitoring Station

NM1 - Wai Loi Tsuen

NM2 - Fu Tei Au

NM3 - Man kok Village

**APPENDIX C
COPIES OF CALIBRATION
CERTIFICATES FOR AIR QUALITY
MONITORING**

Certificate of Calibration

It is certified that the item under calibration has been calibrated by corresponding calibrated High Volume Sampler

Description: Digital Dust Indicator Date of Calibration 5-Dec-20
 Manufacturer: Sibata Scientific Technology LTD. Validity of Calibration Record 5-Feb-21
 Model No.: LD-5R
 Serial No.: 8Y2374
 Equipment No.: SA-01-04 Sensitivity 0.001 mg/m3
 High Volume Sampler No.: A-01-03 Before Sensitivity Adjustment 652
 Tisch Calibration Orifice No.: 3607 After Sensitivity Adjustment 652


Calibration of 1 hr TSP		
Calibration Point	Laser Dust Monitor	HVS
	Mass Concentration ($\mu\text{g}/\text{m}^3$) X-axis	Mass concentration ($\mu\text{g}/\text{m}^3$) Y-axis
1	50.0	88.4
2	46.0	84.2
3	42.0	79.3
Average	46.0	84.0
By Linear Regression of Y on X Slope, $m_w =$ <u>1.1375</u> Intercept, $b_w =$ <u>31.6417</u> Correlation coefficient* = <u>0.9990</u>		
Set Correlation Factor		
Particulate Concentration by High Volume Sampler ($\mu\text{g}/\text{m}^3$)		84.0
Particulate Concentration by Dust Meter ($\mu\text{g}/\text{m}^3$)		46.0
Measuring time, (min)		60.0
Set Correlation Factor, SCF		
SCF = [$K = \text{High Volume Sampler} / \text{Dust Meter}, (\mu\text{g}/\text{m}^3)$]		<u>1.8</u>

In-house method in according to the instruction manual:

The Dust Monitor was compared with a calibrated High Volume Sampler and The result was used to generate the Correlation Factor (CF) between the Dust Monitor and High Volume Sampler.

Those filter papers are weighted by HOKLAS laboratory (HPCT Limited)

Calibrated by: 
 . Wong Shing Kwai

Approved by: 
 Henry Leung

Certificate of Calibration

It is certified that the item under calibration has been calibrated by corresponding calibrated High Volume Sampler

Description: Digital Dust Indicator Date of Calibration 5-Feb-21
 Manufacturer: Sibata Scientific Technology LTD. Validity of Calibration Record 5-Apr-21
 Model No.: LD-5R
 Serial No.: 8Y2374
 Equipment No.: SA-01-04 Sensitivity 0.001 mg/m3
 High Volume Sampler No.: A-01-03 Before Sensitivity Adjustment 652
 Tisch Calibration Orifice No.: 3607 After Sensitivity Adjustment 652


Calibration of 1 hr TSP		
Calibration Point	Laser Dust Monitor	HVS
	Mass Concentration ($\mu\text{g}/\text{m}^3$) X-axis	Mass concentration ($\mu\text{g}/\text{m}^3$) Y-axis
1	52.0	107.0
2	47.0	101.0
3	43.0	95.0
Average	47.3	101.0
By Linear Regression of Y on X Slope , mw = <u>1.3279</u> Intercept, bw = <u>38.1475</u> Correlation coefficient* = <u>0.9979</u>		
Set Correlation Factor		
Particulate Concentration by High Volume Sampler ($\mu\text{g}/\text{m}^3$)		101.0
Particulate Concentration by Dust Meter ($\mu\text{g}/\text{m}^3$)		47.3
Measureing time, (min)		60.0
Set Correlation Factor , SCF		
SCF = [K=High Volume Sampler / Dust Meter, ($\mu\text{g}/\text{m}^3$)]		<u>2.1</u>

In-house method in according to the instruction manual:

The Dust Monitor was compared with a calibrated High Volume Sampler and The result was used to generate the Correlation Factor (CF) between the Dust Monitor and High Volume Sampler.

Those filter papers are weighted by HOKLAS laboratory (HPCT Litimed)

Calibrated by: 
 . Wong Shing Kwai

Approved by: 
 Henry Leung

Certificate of Calibration

It is certified that the item under calibration has been calibrated by corresponding calibrated High Volume Sampler

Description: Digital Dust Indicator Date of Calibration 5-Dec-20
 Manufacturer: Sibata Scientific Technology LTD. Validity of Calibration Record 5-Feb-21
 Model No.: LD-5R
 Serial No.: 972778
 Equipment No.: SA-01-07 Sensitivity 0.001 mg/m3
 High Volume Sampler No.: A-01-01A Before Sensitivity Adjustment 735 CPM
 Tisch Calibration Orifice No.: 3607 After Sensitivity Adjustment 735 CPM


Calibration of 1 hr TSP		
Calibration Point	Laser Dust Monitor	HVS
	Mass Concentration ($\mu\text{g}/\text{m}^3$) X-axis	Mass concentration ($\mu\text{g}/\text{m}^3$) Y-axis
1	48.0	88.4
2	43.0	84.2
3	38.0	79.3
Average	43.0	84.0
By Linear Regression of Y on X Slope, $m_w =$ <u>0.9100</u> Intercept, $b_w =$ <u>44.8367</u> Correlation coefficient* = <u>0.9990</u>		
Set Correlation Factor		
Particulate Concentration by High Volume Sampler ($\mu\text{g}/\text{m}^3$)		84.0
Particulate Concentration by Dust Meter ($\mu\text{g}/\text{m}^3$)		43.0
Measuring time, (min)		60.0
Set Correlation Factor, SCF		
SCF = [$K = \text{High Volume Sampler} / \text{Dust Meter}, (\mu\text{g}/\text{m}^3)$]		<u>2.0</u>

In-house method in according to the instruction manual:

The Dust Monitor was compared with a calibrated High Volume Sampler and The result was used to generate the Correlation Factor (CF) between the Dust Monitor and High Volume Sampler.

Those filter papers are weighted by HOKLAS laboratory (HPCT Limited)

Calibrated by: 
 Wong Shing Kwai

Approved by: 
 Henry Leung

Certificate of Calibration

It is certified that the item under calibration has been calibrated by corresponding calibrated High Volume Sampler

Description: Digital Dust Indicator Date of Calibration 5-Feb-21
 Manufacturer: Sibata Scientific Technology LTD. Validity of Calibration Record 5-Apr-21
 Model No.: LD-5R
 Serial No.: 972778
 Equipment No.: SA-01-07 Sensitivity 0.001 mg/m3
 High Volume Sampler No.: A-01-01A Before Sensitivity Adjustment 735 CPM
 Tisch Calibration Orifice No.: 3607 After Sensitivity Adjustment 735 CPM


Calibration of 1 hr TSP		
Calibration Point	Laser Dust Monitor	HVS
	Mass Concentration ($\mu\text{g}/\text{m}^3$) X-axis	Mass concentration ($\mu\text{g}/\text{m}^3$) Y-axis
1	51.0	107.0
2	45.0	101.0
3	40.0	95.0
Average	45.3	101.0
By Linear Regression of Y on X Slope , mw = <u>1.0879</u> Intercept, bw = <u>51.6813</u> Correlation coefficient* = <u>0.9986</u>		
Set Correlation Factor		
Particulate Concentration by High Volume Sampler ($\mu\text{g}/\text{m}^3$)		101.0
Particulate Concentration by Dust Meter ($\mu\text{g}/\text{m}^3$)		45.3
Measureing time, (min)		60.0
Set Correlation Factor , SCF SCF = [K=High Volume Sampler / Dust Meter, ($\mu\text{g}/\text{m}^3$)] <u>2.2</u>		

In-house method in according to the instruction manual:

The Dust Monitor was compared with a calibrated High Volume Sampler and The result was used to generate the Correlation Factor (CF) between the Dust Monitor and High Volume Sampler.

Those filter papers are weighted by HOKLAS laboratory (HPCT Litimed)

Calibrated by: 
 Wong Shing Kwai

Approved by: 
 Henry Leung

Certificate of Calibration

It is certified that the item under calibration has been calibrated by corresponding calibrated High Volume Sampler

Description: Digital Dust Indicator Date of Calibration 5-Dec-20
 Manufacturer: Sibata Scientific Technology LTD. Validity of Calibration Record 5-Feb-21
 Model No.: LD-5R
 Serial No.: 972779
 Equipment No.: SA-01-08 Sensitivity 0.001 mg/m3
 High Volume Sampler No.: A-01-01A Before Sensitivity Adjustment 744 CPM
 Tisch Calibration Orifice No.: 3607 After Sensitivity Adjustment 744 CPM


Calibration of 1 hr TSP		
Calibration Point	Laser Dust Monitor	HVS
	Mass Concentration ($\mu\text{g}/\text{m}^3$) X-axis	Mass concentration ($\mu\text{g}/\text{m}^3$) Y-axis
1	51.0	88.4
2	47.0	84.2
3	41.0	79.3
Average	46.3	84.0
By Linear Regression of Y on X Slope, $m_w =$ <u>0.9026</u> Intercept, $b_w =$ <u>42.1447</u> Correlation coefficient* = <u>0.9975</u>		
Set Correlation Factor		
Particulate Concentration by High Volume Sampler ($\mu\text{g}/\text{m}^3$)		84.0
Particulate Concentration by Dust Meter ($\mu\text{g}/\text{m}^3$)		46.3
Measuring time, (min)		60.0
Set Correlation Factor, SCF		
SCF = [$K = \text{High Volume Sampler} / \text{Dust Meter}, (\mu\text{g}/\text{m}^3)$]		<u>1.8</u>

In-house method in according to the instruction manual:

The Dust Monitor was compared with a calibrated High Volume Sampler and The result was used to generate the Correlation Factor (CF) between the Dust Monitor and High Volume Sampler.

Those filter papers are weighted by HOKLAS laboratory (HPCT Limited)

Calibrated by: 
 .Wong Shing Kwai

Approved by: 
 Henry Leung

Certificate of Calibration

It is certified that the item under calibration has been calibrated by corresponding calibrated High Volume Sampler

Description: Digital Dust Indicator Date of Calibration 5-Feb-21
 Manufacturer: Sibata Scientific Technology LTD. Validity of Calibration Record 5-Apr-21
 Model No.: LD-5R
 Serial No.: 972779
 Equipment No.: SA-01-08 Sensitivity 0.001 mg/m3
 High Volume Sampler No.: A-01-01A Before Sensitivity Adjustment 744 CPM
 Tisch Calibration Orifice No.: 3607 After Sensitivity Adjustment 744 CPM


Calibration of 1 hr TSP		
Calibration Point	Laser Dust Monitor	HVS
	Mass Concentration ($\mu\text{g}/\text{m}^3$) X-axis	Mass concentration ($\mu\text{g}/\text{m}^3$) Y-axis
1	52.0	107.0
2	47.0	101.0
3	42.0	95.0
Average	47.0	101.0
By Linear Regression of Y on X Slope , mw = <u>1.2000</u> Intercept, bw = <u>44.6000</u> Correlation coefficient* = <u>1.0000</u>		
Set Correlation Factor		
Particulate Concentration by High Volume Sampler ($\mu\text{g}/\text{m}^3$)	101.0	
Particulate Concentration by Dust Meter ($\mu\text{g}/\text{m}^3$)	47.0	
Measureing time, (min)	60.0	
Set Correlation Factor , SCF		
SCF = [K=High Volume Sampler / Dust Meter, ($\mu\text{g}/\text{m}^3$)]	<u>2.1</u>	

In-house method in according to the instruction manual:

The Dust Monitor was compared with a calibrated High Volume Sampler and The result was used to generate the Correlation Factor (CF) between the Dust Monitor and High Volume Sampler.

Those filter papers are weighted by HOKLAS laboratory (HPCT Litimed)

Calibrated by: 
 Wong Shing Kwai

Approved by: 
 Henry Leung



Certificate of Calibration

Calibration Certification Information			
Cal. Date: January 17, 2020	Rootsmeter S/N: 438320	Ta: 295	°K
Operator: Jim Tisch		Pa: 744.2	mm Hg
Calibration Model #: TE-5025A	Calibrator S/N: 3746		

Run	Vol. Init (m3)	Vol. Final (m3)	ΔVol. (m3)	ΔTime (min)	ΔP (mm Hg)	ΔH (in H2O)
1	1	2	1	1.4340	3.2	2.00
2	3	4	1	1.0180	6.4	4.00
3	5	6	1	0.9080	7.9	5.00
4	7	8	1	0.8700	8.7	5.50
5	9	10	1	0.7150	12.6	8.00

Data Tabulation					
Vstd (m3)	Qstd (x-axis)	$\sqrt{\Delta H \left(\frac{Pa}{Pstd} \right) \left(\frac{Tstd}{Ta} \right)}$ (y-axis)	Va	Qa (x-axis)	$\sqrt{\Delta H \left(\frac{Ta}{Pa} \right)}$ (y-axis)
0.9849	0.6868	1.4066	0.9957	0.6944	0.8904
0.9807	0.9633	1.9892	0.9914	0.9739	1.2592
0.9787	1.0779	2.2240	0.9894	1.0896	1.4078
0.9776	1.1237	2.3325	0.9883	1.1360	1.4765
0.9724	1.3601	2.8131	0.9831	1.3749	1.7808
QSTD	m=	2.09221	QA	m=	1.31010
	b=	-0.02779		b=	-0.01759
	r=	0.99994		r=	0.99994

Calculations	
Vstd= $\Delta Vol((Pa-\Delta P)/Pstd)(Tstd/Ta)$	Va= $\Delta Vol((Pa-\Delta P)/Pa)$
Qstd= $Vstd/\Delta Time$	Qa= $Va/\Delta Time$
For subsequent flow rate calculations:	
Qstd= $1/m \left(\left(\sqrt{\Delta H \left(\frac{Pa}{Pstd} \right) \left(\frac{Tstd}{Ta} \right)} \right) - b \right)$	Qa= $1/m \left(\left(\sqrt{\Delta H \left(\frac{Ta}{Pa} \right)} \right) - b \right)$

Standard Conditions	
Tstd:	298.15 °K
Pstd:	760 mm Hg
Key	
ΔH: calibrator manometer reading (in H2O)	
ΔP: rootsmeter manometer reading (mm Hg)	
Ta: actual absolute temperature (°K)	
Pa: actual barometric pressure (mm Hg)	
b: intercept	
m: slope	

RECALIBRATION
US EPA recommends annual recalibration per 1998 40 Code of Federal Regulations Part 50 to 51, Appendix B to Part 50, Reference Method for the Determination of Suspended Particulate Matter in the Atmosphere, 9.2.17, page 30



RECALIBRATION DUE DATE:
January 11, 2022

Certificate of Calibration

Calibration Certification Information			
Cal. Date: January 11, 2021	Rootsmeter S/N: 438320	Ta: 297	°K
Operator: Jim Tisch		Pa: 750.1	mm Hg
Calibration Model #: TE-5025A	Calibrator S/N: 3864		

Run	Vol. Init (m3)	Vol. Final (m3)	ΔVol. (m3)	ΔTime (min)	ΔP (mm Hg)	ΔH (in H2O)
1	1	2	1	1.4470	3.2	2.00
2	3	4	1	1.0210	6.4	4.00
3	5	6	1	0.9140	8.0	5.00
4	7	8	1	0.8670	8.8	5.50
5	9	10	1	0.7140	12.9	8.00

Data Tabulation					
Vstd (m3)	Qstd (x-axis)	$\sqrt{\Delta H \left(\frac{Pa}{Pstd} \right) \left(\frac{Tstd}{Ta} \right)}$ (y-axis)	Va	Qa (x-axis)	$\sqrt{\Delta H \left(\frac{Ta}{Pa} \right)}$ (y-axis)
0.9860	0.6814	1.4073	0.9957	0.6881	0.8899
0.9818	0.9616	1.9902	0.9915	0.9711	1.2585
0.9797	1.0719	2.2251	0.9893	1.0824	1.4071
0.9786	1.1288	2.3337	0.9883	1.1399	1.4757
0.9732	1.3630	2.8146	0.9828	1.3765	1.7798
QSTD	m=	2.06566	QA	m=	1.29348
	b=	0.00315		b=	0.00199
	r=	0.99996		r=	0.99996

Calculations	
Vstd= $\Delta Vol \left(\frac{Pa - \Delta P}{Pstd} \right) \left(\frac{Tstd}{Ta} \right)$	Va= $\Delta Vol \left(\frac{Pa - \Delta P}{Pa} \right)$
Qstd= $Vstd / \Delta Time$	Qa= $Va / \Delta Time$
For subsequent flow rate calculations:	
Qstd= $1/m \left(\left(\sqrt{\Delta H \left(\frac{Pa}{Pstd} \right) \left(\frac{Tstd}{Ta} \right)} \right) - b \right)$	Qa= $1/m \left(\left(\sqrt{\Delta H \left(\frac{Ta}{Pa} \right)} \right) - b \right)$

Standard Conditions	
Tstd:	298.15 °K
Pstd:	760 mm Hg
Key	
ΔH:	calibrator manometer reading (in H2O)
ΔP:	rootsmeter manometer reading (mm Hg)
Ta:	actual absolute temperature (°K)
Pa:	actual barometric pressure (mm Hg)
b:	intercept
m:	slope

RECALIBRATION
US EPA recommends annual recalibration per 1998 40 Code of Federal Regulations Part 50 to 51, Appendix B to Part 50, Reference Method for the Determination of Suspended Particulate Matter in the Atmosphere, 9.2.17, page 30

High-Volume TSP Sampler

5-POINT CALIBRATION DATA SHEET

File No. MA19019/17/0008

Project No. AM1a - Site boundary of the Shek Wu Hui STW (East)
 Date: 6-Jan-21 Next Due Date: 6-Mar-21 Operator: SK
 Equipment No.: A-01-17 Model No.: GS2310 Serial No. 3460

Ambient Condition			
Temperature, Ta (K)	<u>290.1</u>	Pressure, Pa (mmHg)	<u>764.9</u>

Orifice Transfer Standard Information					
Serial No.	<u>3746</u>	Slope, mc	<u>0.0592</u>	Intercept, bc	<u>-0.02740</u>
Last Calibration Date:	<u>17-Jan-20</u>	$mc \times Qstd + bc = [\Delta H \times (Pa/760) \times (298/Ta)]^{1/2}$ $Qstd = \{[\Delta H \times (Pa/760) \times (298/Ta)]^{1/2} - bc\} / mc$			
Next Calibration Date:	<u>17-Jan-21</u>				

Calibration of TSP Sampler					
Calibration Point	Orifice			HVS	
	ΔH (orifice), in. of water	$[\Delta H \times (Pa/760) \times (298/Ta)]^{1/2}$	Qstd (CFM) X - axis	ΔW (HVS), in. of water	$[\Delta W \times (Pa/760) \times (298/Ta)]^{1/2}$ Y-axis
1	<u>13.0</u>	3.67	62.39	<u>9.5</u>	3.13
2	<u>10.4</u>	3.28	55.85	<u>7.1</u>	2.71
3	<u>8.2</u>	2.91	49.65	<u>5.4</u>	2.36
4	<u>5.3</u>	2.34	40.00	<u>3.3</u>	1.85
5	<u>2.8</u>	1.70	29.20	<u>1.8</u>	1.36

By Linear Regression of Y on X

Slope, mw = 0.0531 Intercept, bw = -0.2346
 Correlation coefficient* = 0.9976

*If Correlation Coefficient < 0.990, check and recalibrate.

Set Point Calculation

From the TSP Field Calibration Curve, take Qstd = 43 CFM


From the Regression Equation, the "Y" value according to

$$mw \times Qstd + bw = [\Delta W \times (Pa/760) \times (298/Ta)]^{1/2}$$

Therefore, Set Point; W = $(mw \times Qstd + bw)^2 \times (760 / Pa) \times (Ta / 298) =$ 4.06

Remarks: _____

Conducted by: SK Wong Signature:  Date: 6 January 2021

Checked by: Henry Leung Signature:  Date: 6 January 2021

High-Volume TSP Sampler

5-POINT CALIBRATION DATA SHEET

File No. MA19019/24/0008

Project No. AM2a - Site Boundary of the Shek Wu Hui STW (North)
 Date: 6-Jan-21 Next Due Date: 6-Mar-21 Operator: SK
 Equipment No.: A-01-24 Model No.: TE 5170 Serial No. 1659

Ambient Condition			
Temperature, Ta (K)	<u>290.1</u>	Pressure, Pa (mmHg)	<u>764.9</u>

Orifice Transfer Standard Information					
Serial No.	<u>3746</u>	Slope, mc	<u>0.0592</u>	Intercept, bc	<u>-0.02740</u>
Last Calibration Date:	<u>17-Jan-20</u>	$mc \times Qstd + bc = [\Delta H \times (Pa/760) \times (298/Ta)]^{1/2}$ $Qstd = \{[\Delta H \times (Pa/760) \times (298/Ta)]^{1/2} - bc\} / mc$			
Next Calibration Date:	<u>17-Jan-21</u>				

Calibration of TSP Sampler					
Calibration Point	Orifice			HVS	
	ΔH (orifice), in. of water	$[\Delta H \times (Pa/760) \times (298/Ta)]^{1/2}$	Qstd (CFM) X - axis	ΔW (HVS), in. of water	$[\Delta W \times (Pa/760) \times (298/Ta)]^{1/2}$ Y-axis
1	<u>13.3</u>	3.71	63.10	<u>10.2</u>	3.25
2	<u>10.8</u>	3.34	56.91	<u>8.3</u>	2.93
3	<u>8.3</u>	2.93	49.94	<u>6.0</u>	2.49
4	<u>6.2</u>	2.53	43.23	<u>4.1</u>	2.06
5	<u>3.0</u>	1.76	30.21	<u>1.8</u>	1.36


By Linear Regression of Y on X

Slope, mw = 0.0581 Intercept, bw = -0.4123
 Correlation coefficient* = 0.9992

*If Correlation Coefficient < 0.990, check and recalibrate.

Set Point Calculation	
From the TSP Field Calibration Curve, take Qstd = 43 CFM	
From the Regression Equation, the "Y" value according to	
$mw \times Qstd + bw = [\Delta W \times (Pa/760) \times (298/Ta)]^{1/2}$	
Therefore, Set Point; W = (mw x Qstd + bw) ² x (760 / Pa) x (Ta / 298) =	<u>4.22</u>

Remarks: _____

Conducted by: SK Wong Signature:  Date: 6 January 2021
 Checked by: Henry Leung Signature:  Date: 6 January 2021

High-Volume TSP Sampler

5-POINT CALIBRATION DATA SHEET



File No. MA16034/03/0027

Project No. AM3 - Yau Lai Estate, Bik Lai House
 Date: 10-Dec-20 Next Due Date: 10-Feb-21 Operator: SK
 Equipment No.: A-01-03 Model No.: GS2310 Serial No. 10379

Ambient Condition			
Temperature, Ta (K)	<u>293.9</u>	Pressure, Pa (mmHg)	<u>762.5</u>

Orifice Transfer Standard Information					
Serial No.	<u>3746</u>	Slope, mc	<u>0.0592</u>	Intercept, bc	<u>-0.02740</u>
Last Calibration Date:	<u>17-Jan-20</u>	$mc \times Qstd + bc = [\Delta H \times (Pa/760) \times (298/Ta)]^{1/2}$ $Qstd = \{[\Delta H \times (Pa/760) \times (298/Ta)]^{1/2} - bc\} / mc$			
Next Calibration Date:	<u>17-Jan-21</u>				

Calibration of TSP Sampler					
Calibration Point	Orifice			HVS	
	ΔH (orifice), in. of water	$[\Delta H \times (Pa/760) \times (298/Ta)]^{1/2}$	Qstd (CFM) X - axis	ΔW (HVS), in. of water	$[\Delta W \times (Pa/760) \times (298/Ta)]^{1/2}$ Y-axis
1	<u>13.0</u>	3.64	61.89	<u>8.6</u>	2.96
2	<u>9.6</u>	3.13	53.25	<u>6.5</u>	2.57
3	<u>7.7</u>	2.80	47.74	<u>5.3</u>	2.32
4	<u>5.1</u>	2.28	38.94	<u>3.3</u>	1.83
5	<u>2.6</u>	1.63	27.93	<u>2.0</u>	1.42

By Linear Regression of Y on X

Slope, mw = 0.0463 Intercept, bw = 0.0950
 Correlation coefficient* = 0.9981

*If Correlation Coefficient < 0.990, check and recalibrate.

Set Point Calculation

From the TSP Field Calibration Curve, take Qstd = 43 CFM


From the Regression Equation, the "Y" value according to

$$mw \times Qstd + bw = [\Delta W \times (Pa/760) \times (298/Ta)]^{1/2}$$

Therefore, Set Point; W = $(mw \times Qstd + bw)^2 \times (760 / Pa) \times (Ta / 298) =$ 4.27

Remarks: _____

Conducted by: SK Wong Signature:  Date: 10 December 2020

Checked by: Henry Leung Signature:  Date: 10 December 2020

High-Volume TSP Sampler

5-POINT CALIBRATION DATA SHEET



File No. MA16034/03/0028

Project No. AM3 - Yau Lai Estate, Bik Lai House
 Date: 10-Feb-21 Next Due Date: 10-Apr-21 Operator: SK
 Equipment No.: A-01-03 Model No.: GS2310 Serial No. 10379

Ambient Condition			
Temperature, Ta (K)	<u>289.5</u>	Pressure, Pa (mmHg)	<u>760</u>

Orifice Transfer Standard Information					
Serial No.	<u>3864</u>	Slope, mc	<u>0.05846</u>	Intercept, bc	<u>-0.00313</u>
Last Calibration Date:	<u>11-Jan-21</u>	$mc \times Qstd + bc = [\Delta H \times (Pa/760) \times (298/Ta)]^{1/2}$ $Qstd = \{[\Delta H \times (Pa/760) \times (298/Ta)]^{1/2} - bc\} / mc$			
Next Calibration Date:	<u>11-Jan-22</u>				

Calibration of TSP Sampler					
Calibration Point	Orifice			HVS	
	ΔH (orifice), in. of water	$[\Delta H \times (Pa/760) \times (298/Ta)]^{1/2}$	Qstd (CFM) X - axis	ΔW (HVS), in. of water	$[\Delta W \times (Pa/760) \times (298/Ta)]^{1/2}$ Y-axis
1	<u>12.9</u>	3.64	62.39	<u>8.7</u>	2.99
2	<u>9.6</u>	3.14	53.83	<u>6.5</u>	2.59
3	<u>7.8</u>	2.83	48.52	<u>5.3</u>	2.34
4	<u>5.2</u>	2.31	39.63	<u>3.4</u>	1.87
5	<u>2.6</u>	1.64	28.04	<u>2.0</u>	1.43

By Linear Regression of Y on X

Slope, mw = 0.0462 Intercept, bw = 0.0975
 Correlation coefficient* = 0.9984

*If Correlation Coefficient < 0.990, check and recalibrate.

Set Point Calculation

From the TSP Field Calibration Curve, take Qstd = 43 CFM


From the Regression Equation, the "Y" value according to

$$mw \times Qstd + bw = [\Delta W \times (Pa/760) \times (298/Ta)]^{1/2}$$

Therefore, Set Point; W = $(mw \times Qstd + bw)^2 \times (760 / Pa) \times (Ta / 298) =$ 4.21

Remarks: _____

Conducted by: SK Wong Signature:  Date: 10 February 2021

Checked by: Henry Leung Signature:  Date: 10 February 2021

Certificate of Calibration - Wind Monitoring Station

Description: BM3 - Control Room at SWHSTW
 Manufacturer: Global Water Instrumentation
 Model No.: WE800 Weather Station
 Serial No.: 1517001963
 Equipment No.: SA-03-01
 Date of Calibration: 29-Oct-2020
 Next Due Date: 29-Apr-2021

1. Performance check of Wind Speed

Wind Speed, m/s		Difference D (m/s)
Wind Speed Reading (V1)	Anemometer Value (V1)	$D = V1 - V2$
0.0	0.0	0.0
1.5	1.5	0.0
2.0	2.1	-0.1
3.5	3.5	0.0

2. Performance check of Wind Direction


Wind Direction (°)		Difference D (°)
Wind Direction Reading (V1)	Marine Compass Value (V1)	$D = W1 - W2$
0	0	0.0
90	90	0.0
180	180	0.0
270	270	0.0

Test Specification:

1. Performance Wind Speed Test - The wind meter was on-site calibrated against the anemometer

2. Performance Wind Direction Test - The wind meter was on-site calibrated against the marine compass at four direction

Calibrated by: 
 - Wong Shing Kwai

Approved by: 
 Henry Leung

APPENDIX D
WEATHER INFORMATION

**APPENDIX D –
WEATHER CONDITIONS DURING THE MONITORING PERIOD**

I. General Information from Hong Kong Observatory

Date	Mean Air Temperature (°C)	Mean Relative Humidity (%)	Precipitation (mm)
1-Feb-21	20.3	76	0
2-Feb-21	20.9	76	0
3-Feb-21	18.4	69	0
4-Feb-21	19.4	68	0
5-Feb-21	19.9	72	0
6-Feb-21	20.7	73	0
7-Feb-21	20.3	74	0
8-Feb-21	19.9	79	0
9-Feb-21	18.5	76	Trace
10-Feb-21	16.5	89	32.2
11-Feb-21	17.4	78	0
12-Feb-21	18.4	69	0
13-Feb-21	19.2	76	0
14-Feb-21	19.9	75	0
15-Feb-21	21.1	70	0
16-Feb-21	20.3	71	0
17-Feb-21	20.4	70	0
18-Feb-21	18.5	65	0
19-Feb-21	18.5	66	0
20-Feb-21	19.6	73	0
21-Feb-21	20.4	74	0
22-Feb-21	21.4	78	0
23-Feb-21	21.7	74	0
24-Feb-21	20.3	79	Trace
25-Feb-21	20.2	85	1.8
26-Feb-21	22.3	86	14.7
27-Feb-21	18.8	89	13.4
28-Feb-21	19.9	83	Trace

* The above information was extracted from the daily extract of Ta Kwu Ling Station in Hong Kong Observatory Climate Information Service.

**APPENDIX D –
WEATHER CONDITIONS DURING THE MONITORING PERIOD**

II. Mean Wind Speed and Wind Direction

Date	Time	Wind Direction (°)	Wind Speed (m/s)
1-Feb-21	0:00	79.6	0.1
1-Feb-21	1:00	89.6	0.1
1-Feb-21	2:00	53.0	0.1
1-Feb-21	3:00	56.1	0.1
1-Feb-21	4:00	92.1	0.1
1-Feb-21	5:00	116.4	0.1
1-Feb-21	6:00	88.9	0.1
1-Feb-21	7:00	106.1	0.1
1-Feb-21	8:00	112.7	0.2
1-Feb-21	9:00	121.4	0.1
1-Feb-21	10:00	118.9	0.2
1-Feb-21	11:00	152.0	0.1
1-Feb-21	12:00	162.5	0.2
1-Feb-21	13:00	130.0	0.2
1-Feb-21	14:00	162.7	0.1
1-Feb-21	15:00	206.4	0.5
1-Feb-21	16:00	159.4	1.0
1-Feb-21	17:00	143.9	0.1
1-Feb-21	18:00	127.1	0.2
1-Feb-21	19:00	110.5	0.4
1-Feb-21	20:00	137.9	0.4
1-Feb-21	21:00	142.4	0.2
1-Feb-21	22:00	133.9	0.1
1-Feb-21	23:00	102.9	0.2
2-Feb-21	0:00	143.1	0.1
2-Feb-21	1:00	126.6	0.1
2-Feb-21	2:00	124.3	0.1
2-Feb-21	3:00	113.5	0.1
2-Feb-21	4:00	158.9	0.1
2-Feb-21	5:00	47.1	0.1
2-Feb-21	6:00	110.2	0.1
2-Feb-21	7:00	125.8	0.3
2-Feb-21	8:00	95.7	0.1
2-Feb-21	9:00	99.9	0.4
2-Feb-21	10:00	127.1	0.3

**APPENDIX D –
WEATHER CONDITIONS DURING THE MONITORING PERIOD**

II. Mean Wind Speed and Wind Direction

Date	Time	Wind Direction (°)	Wind Speed (m/s)
2-Feb-21	11:00	88.4	0.2
2-Feb-21	12:00	118.4	0.2
2-Feb-21	13:00	136.2	1.1
2-Feb-21	14:00	107.1	0.6
2-Feb-21	15:00	94.1	0.2
2-Feb-21	16:00	138.4	0.3
2-Feb-21	17:00	143.9	0.1
2-Feb-21	18:00	111.2	0.1
2-Feb-21	19:00	194.1	0.3
2-Feb-21	20:00	91.8	0.7
2-Feb-21	21:00	135.3	0.4
2-Feb-21	22:00	148.8	0.2
2-Feb-21	23:00	115.8	0.1
3-Feb-21	0:00	93.8	0.1
3-Feb-21	1:00	101.9	0.1
3-Feb-21	2:00	128.3	0.1
3-Feb-21	3:00	103.1	0.1
3-Feb-21	4:00	111.3	0.1
3-Feb-21	5:00	107.1	0.1
3-Feb-21	6:00	87.6	0.2
3-Feb-21	7:00	114.3	0.1
3-Feb-21	8:00	112.7	0.1
3-Feb-21	9:00	92.5	0.1
3-Feb-21	10:00	121.1	0.1
3-Feb-21	11:00	115.1	0.2
3-Feb-21	12:00	134.8	0.2
3-Feb-21	13:00	90.3	1.0
3-Feb-21	14:00	130.4	0.5
3-Feb-21	15:00	133.9	0.2
3-Feb-21	16:00	210.0	0.1
3-Feb-21	17:00	108.3	0.2
3-Feb-21	18:00	178.7	0.3
3-Feb-21	19:00	131.3	0.1
3-Feb-21	20:00	106.2	0.1
3-Feb-21	21:00	119.9	0.1

**APPENDIX D –
WEATHER CONDITIONS DURING THE MONITORING PERIOD**

II. Mean Wind Speed and Wind Direction

Date	Time	Wind Direction (°)	Wind Speed (m/s)
3-Feb-21	22:00	113.8	0.1
3-Feb-21	23:00	133.3	0.1
4-Feb-21	0:00	177.3	0.2
4-Feb-21	1:00	115.9	0.2
4-Feb-21	2:00	145.6	0.2
4-Feb-21	3:00	118.6	0.1
4-Feb-21	4:00	99.8	0.1
4-Feb-21	5:00	30.6	0.1
4-Feb-21	6:00	92.6	0.1
4-Feb-21	7:00	61.4	0.2
4-Feb-21	8:00	54.6	0.2
4-Feb-21	9:00	100.8	0.2
4-Feb-21	10:00	77.8	0.1
4-Feb-21	11:00	47.2	0.3
4-Feb-21	12:00	87.4	0.3
4-Feb-21	13:00	80.6	0.3
4-Feb-21	14:00	99.7	0.4
4-Feb-21	15:00	119.8	0.2
4-Feb-21	16:00	114.4	0.3
4-Feb-21	17:00	92.6	0.1
4-Feb-21	18:00	73.9	0.1
4-Feb-21	19:00	78.8	0.2
4-Feb-21	20:00	48.6	0.1
4-Feb-21	21:00	61.9	0.1
4-Feb-21	22:00	84.6	0.1
4-Feb-21	23:00	75.4	0.1
5-Feb-21	0:00	24.6	0.1
5-Feb-21	1:00	72.1	0.1
5-Feb-21	2:00	60.4	0.1
5-Feb-21	3:00	120.6	0.1
5-Feb-21	4:00	73.7	0.2
5-Feb-21	5:00	77.5	0.1
5-Feb-21	6:00	103.8	0.1
5-Feb-21	7:00	55.0	0.1
5-Feb-21	8:00	99.8	0.1

**APPENDIX D –
WEATHER CONDITIONS DURING THE MONITORING PERIOD**

II. Mean Wind Speed and Wind Direction

Date	Time	Wind Direction (°)	Wind Speed (m/s)
5-Feb-21	9:00	76.4	0.1
5-Feb-21	10:00	82.4	0.1
5-Feb-21	11:00	129.3	0.1
5-Feb-21	12:00	142.9	0.2
5-Feb-21	13:00	117.8	0.3
5-Feb-21	14:00	128.0	0.2
5-Feb-21	15:00	138.1	0.1
5-Feb-21	16:00	111.9	0.1
5-Feb-21	17:00	116.3	0.1
5-Feb-21	18:00	128.9	0.1
5-Feb-21	19:00	113.1	0.1
5-Feb-21	20:00	122.8	0.2
5-Feb-21	21:00	105.8	0.1
5-Feb-21	22:00	110.4	0.2
5-Feb-21	23:00	148.8	0.2
6-Feb-21	0:00	150.9	0.1
6-Feb-21	1:00	149.2	0.1
6-Feb-21	2:00	109.7	0.1
6-Feb-21	3:00	156.4	0.8
6-Feb-21	4:00	137.9	0.1
6-Feb-21	5:00	106.1	0.2
6-Feb-21	6:00	164.7	0.1
6-Feb-21	7:00	102.2	0.1
6-Feb-21	8:00	120.2	0.4
6-Feb-21	9:00	141.5	0.7
6-Feb-21	10:00	137.4	0.5
6-Feb-21	11:00	113.6	1.1
6-Feb-21	12:00	133.4	3.1
6-Feb-21	13:00	94.1	0.4
6-Feb-21	14:00	166.9	0.1
6-Feb-21	15:00	88.3	0.2
6-Feb-21	16:00	119.4	0.2
6-Feb-21	17:00	124.5	0.3
6-Feb-21	18:00	181.0	0.2
6-Feb-21	19:00	99.2	0.2

**APPENDIX D –
WEATHER CONDITIONS DURING THE MONITORING PERIOD**

II. Mean Wind Speed and Wind Direction

Date	Time	Wind Direction (°)	Wind Speed (m/s)
6-Feb-21	20:00	99.8	0.1
6-Feb-21	21:00	125.6	0.1
6-Feb-21	22:00	100.4	0.1
6-Feb-21	23:00	132.2	0.1
7-Feb-21	0:00	113.6	0.2
7-Feb-21	1:00	113.0	0.1
7-Feb-21	2:00	110.4	0.1
7-Feb-21	3:00	107.4	0.1
7-Feb-21	4:00	116.6	0.1
7-Feb-21	5:00	119.2	0.1
7-Feb-21	6:00	92.1	0.1
7-Feb-21	7:00	36.3	0.1
7-Feb-21	8:00	69.2	0.1
7-Feb-21	9:00	94.6	0.1
7-Feb-21	10:00	121.6	0.1
7-Feb-21	11:00	115.6	0.1
7-Feb-21	12:00	126.7	0.1
7-Feb-21	13:00	132.1	0.1
7-Feb-21	14:00	125.7	0.1
7-Feb-21	15:00	112.9	0.2
7-Feb-21	16:00	68.1	0.1
7-Feb-21	17:00	43.1	0.4
7-Feb-21	18:00	57.6	0.2
7-Feb-21	19:00	78.9	0.2
7-Feb-21	20:00	65.2	0.1
7-Feb-21	21:00	90.3	0.1
7-Feb-21	22:00	219.9	0.1
7-Feb-21	23:00	55.3	0.1
8-Feb-21	0:00	106.6	0.1
8-Feb-21	1:00	88.9	0.1
8-Feb-21	2:00	54.9	0.1
8-Feb-21	3:00	103.8	0.5
8-Feb-21	4:00	62.4	1.4
8-Feb-21	5:00	62.5	2.2
8-Feb-21	6:00	73.7	0.4

**APPENDIX D –
WEATHER CONDITIONS DURING THE MONITORING PERIOD**

II. Mean Wind Speed and Wind Direction

Date	Time	Wind Direction (°)	Wind Speed (m/s)
8-Feb-21	7:00	34.1	0.2
8-Feb-21	8:00	41.4	0.2
8-Feb-21	9:00	91.4	0.1
8-Feb-21	10:00	48.4	0.1
8-Feb-21	11:00	92.1	0.2
8-Feb-21	12:00	94.8	0.2
8-Feb-21	13:00	34.9	0.2
8-Feb-21	14:00	66.9	0.4
8-Feb-21	15:00	87.2	0.1
8-Feb-21	16:00	90.4	0.2
8-Feb-21	17:00	28.9	0.6
8-Feb-21	18:00	35.1	0.2
8-Feb-21	19:00	81.3	0.1
8-Feb-21	20:00	81.6	0.2
8-Feb-21	21:00	77.1	0.1
8-Feb-21	22:00	225.3	0.1
8-Feb-21	23:00	88.8	0.1
9-Feb-21	0:00	72.0	0.1
9-Feb-21	1:00	83.8	0.1
9-Feb-21	2:00	40.4	0.1
9-Feb-21	3:00	74.2	0.1
9-Feb-21	4:00	74.7	0.3
9-Feb-21	5:00	52.1	0.1
9-Feb-21	6:00	52.3	0.1
9-Feb-21	7:00	46.8	0.1
9-Feb-21	8:00	66.4	0.1
9-Feb-21	9:00	66.1	0.1
9-Feb-21	10:00	225.5	0.1
9-Feb-21	11:00	79.4	0.1
9-Feb-21	12:00	67.1	0.2
9-Feb-21	13:00	71.6	0.2
9-Feb-21	14:00	101.1	0.1
9-Feb-21	15:00	57.0	0.2
9-Feb-21	16:00	197.3	0.1
9-Feb-21	17:00	136.1	0.1

**APPENDIX D –
WEATHER CONDITIONS DURING THE MONITORING PERIOD**

II. Mean Wind Speed and Wind Direction

Date	Time	Wind Direction (°)	Wind Speed (m/s)
9-Feb-21	18:00	336.0	0.2
9-Feb-21	19:00	72.1	0.1
9-Feb-21	20:00	71.4	0.1
9-Feb-21	21:00	218.9	0.1
9-Feb-21	22:00	100.6	0.1
9-Feb-21	23:00	91.0	0.1
10-Feb-21	0:00	109.1	0.2
10-Feb-21	1:00	83.8	0.1
10-Feb-21	2:00	59.9	0.1
10-Feb-21	3:00	73.8	0.1
10-Feb-21	4:00	238.4	0.2
10-Feb-21	5:00	60.1	0.1
10-Feb-21	6:00	65.5	0.1
10-Feb-21	7:00	45.9	0.1
10-Feb-21	8:00	89.3	0.1
10-Feb-21	9:00	100.6	0.1
10-Feb-21	10:00	51.9	0.1
10-Feb-21	11:00	204.4	0.1
10-Feb-21	12:00	39.9	0.1
10-Feb-21	13:00	131.6	0.2
10-Feb-21	14:00	117.8	0.2
10-Feb-21	15:00	115.2	0.2
10-Feb-21	16:00	160.6	0.1
10-Feb-21	17:00	264.2	0.5
10-Feb-21	18:00	171.9	0.1
10-Feb-21	19:00	298.0	0.2
10-Feb-21	20:00	305.1	0.2
10-Feb-21	21:00	303.5	0.1
10-Feb-21	22:00	274.8	0.1
10-Feb-21	23:00	260.3	0.1
11-Feb-21	0:00	195.4	0.1
11-Feb-21	1:00	49.6	0.2
11-Feb-21	2:00	90.0	0.1
11-Feb-21	3:00	110.1	0.1
11-Feb-21	4:00	113.8	0.1

**APPENDIX D –
WEATHER CONDITIONS DURING THE MONITORING PERIOD**

II. Mean Wind Speed and Wind Direction

Date	Time	Wind Direction (°)	Wind Speed (m/s)
11-Feb-21	5:00	103.7	0.1
11-Feb-21	6:00	107.3	0.1
11-Feb-21	7:00	143.6	0.1
11-Feb-21	8:00	111.8	0.1
11-Feb-21	9:00	103.4	0.1
11-Feb-21	10:00	114.4	0.1
11-Feb-21	11:00	88.4	0.1
11-Feb-21	12:00	78.4	0.1
11-Feb-21	13:00	125.8	0.2
11-Feb-21	14:00	131.8	0.1
11-Feb-21	15:00	168.1	0.1
11-Feb-21	16:00	78.5	0.2
11-Feb-21	17:00	163.5	0.2
11-Feb-21	18:00	118.6	0.1
11-Feb-21	19:00	130.1	0.4
11-Feb-21	20:00	109.3	0.1
11-Feb-21	21:00	112.3	0.1
11-Feb-21	22:00	98.3	0.1
11-Feb-21	23:00	103.4	0.1
12-Feb-21	0:00	109.8	0.1
12-Feb-21	1:00	96.4	0.1
12-Feb-21	2:00	146.6	0.1
12-Feb-21	3:00	144.3	0.1
12-Feb-21	4:00	82.9	0.1
12-Feb-21	5:00	101.5	0.1
12-Feb-21	6:00	109.9	0.1
12-Feb-21	7:00	73.3	0.1
12-Feb-21	8:00	121.2	0.1
12-Feb-21	9:00	98.9	0.1
12-Feb-21	10:00	30.1	0.1
12-Feb-21	11:00	188.9	0.2
12-Feb-21	12:00	190.0	0.1
12-Feb-21	13:00	306.9	0.1
12-Feb-21	14:00	344.8	0.3
12-Feb-21	15:00	136.6	0.1

**APPENDIX D –
WEATHER CONDITIONS DURING THE MONITORING PERIOD**

II. Mean Wind Speed and Wind Direction

Date	Time	Wind Direction (°)	Wind Speed (m/s)
12-Feb-21	16:00	161.2	0.2
12-Feb-21	17:00	151.8	0.1
12-Feb-21	18:00	355.0	1.0
12-Feb-21	19:00	337.5	0.3
12-Feb-21	20:00	348.4	0.5
12-Feb-21	21:00	279.1	0.1
12-Feb-21	22:00	278.6	0.2
12-Feb-21	23:00	199.9	0.3
13-Feb-21	0:00	126.9	0.1
13-Feb-21	1:00	107.4	0.1
13-Feb-21	2:00	193.0	0.1
13-Feb-21	3:00	29.3	0.1
13-Feb-21	4:00	57.8	0.1
13-Feb-21	5:00	191.6	0.1
13-Feb-21	6:00	74.7	0.1
13-Feb-21	7:00	88.3	0.1
13-Feb-21	8:00	101.3	0.1
13-Feb-21	9:00	46.4	0.1
13-Feb-21	10:00	269.3	0.3
13-Feb-21	11:00	326.3	0.7
13-Feb-21	12:00	22.4	0.1
13-Feb-21	13:00	250.2	0.1
13-Feb-21	14:00	136.4	0.1
13-Feb-21	15:00	146.9	0.2
13-Feb-21	16:00	152.9	0.4
13-Feb-21	17:00	104.7	0.2
13-Feb-21	18:00	126.4	0.2
13-Feb-21	19:00	102.9	0.4
13-Feb-21	20:00	102.9	0.4
13-Feb-21	21:00	126.9	0.4
13-Feb-21	22:00	101.2	0.7
13-Feb-21	23:00	66.3	0.2
14-Feb-21	0:00	101.5	0.1
14-Feb-21	1:00	107.6	0.1
14-Feb-21	2:00	100.1	0.1

**APPENDIX D –
WEATHER CONDITIONS DURING THE MONITORING PERIOD**

II. Mean Wind Speed and Wind Direction

Date	Time	Wind Direction (°)	Wind Speed (m/s)
14-Feb-21	3:00	104.6	0.1
14-Feb-21	4:00	97.4	0.1
14-Feb-21	5:00	107.7	0.1
14-Feb-21	6:00	120.1	0.1
14-Feb-21	7:00	146.2	0.2
14-Feb-21	8:00	89.8	0.2
14-Feb-21	9:00	135.4	0.2
14-Feb-21	10:00	106.6	0.3
14-Feb-21	11:00	218.1	0.3
14-Feb-21	12:00	107.2	0.4
14-Feb-21	13:00	272.4	0.4
14-Feb-21	14:00	112.1	0.7
14-Feb-21	15:00	227.1	0.8
14-Feb-21	16:00	156.8	0.7
14-Feb-21	17:00	184.5	0.8
14-Feb-21	18:00	110.3	0.4
14-Feb-21	19:00	230.9	0.3
14-Feb-21	20:00	113.1	0.2
14-Feb-21	21:00	70.9	0.2
14-Feb-21	22:00	105.2	0.2
14-Feb-21	23:00	118.3	0.2
15-Feb-21	0:00	142.2	0.2
15-Feb-21	1:00	64.3	0.2
15-Feb-21	2:00	102.4	0.3
15-Feb-21	3:00	84.7	0.4
15-Feb-21	4:00	130.6	0.4
15-Feb-21	5:00	111.9	0.5
15-Feb-21	6:00	87.4	0.5
15-Feb-21	7:00	78.1	0.9
15-Feb-21	8:00	96.6	0.5
15-Feb-21	9:00	75.1	0.5
15-Feb-21	10:00	176.4	0.4
15-Feb-21	11:00	215.0	0.5
15-Feb-21	12:00	175.8	0.5
15-Feb-21	13:00	115.0	0.6

**APPENDIX D –
WEATHER CONDITIONS DURING THE MONITORING PERIOD**

II. Mean Wind Speed and Wind Direction

Date	Time	Wind Direction (°)	Wind Speed (m/s)
15-Feb-21	14:00	234.4	0.5
15-Feb-21	15:00	265.9	0.5
15-Feb-21	16:00	160.9	0.4
15-Feb-21	17:00	136.6	0.4
15-Feb-21	18:00	77.0	0.3
15-Feb-21	19:00	169.6	0.3
15-Feb-21	20:00	94.6	0.3
15-Feb-21	21:00	119.4	0.5
15-Feb-21	22:00	127.0	0.5
15-Feb-21	23:00	102.6	0.5
16-Feb-21	0:00	92.6	0.6
16-Feb-21	1:00	86.5	0.6
16-Feb-21	2:00	210.5	0.5
16-Feb-21	3:00	239.5	0.6
16-Feb-21	4:00	11.9	0.5
16-Feb-21	5:00	220.5	0.5
16-Feb-21	6:00	58.1	0.6
16-Feb-21	7:00	94.3	0.6
16-Feb-21	8:00	22.1	2.1
16-Feb-21	9:00	50.1	0.9
16-Feb-21	10:00	112.6	1.0
16-Feb-21	11:00	115.0	1.4
16-Feb-21	12:00	74.1	2.2
16-Feb-21	13:00	99.4	1.1
16-Feb-21	14:00	36.9	0.8
16-Feb-21	15:00	367.6	0.6
16-Feb-21	16:00	163.3	0.6
16-Feb-21	17:00	42.9	0.9
16-Feb-21	18:00	116.6	1.0
16-Feb-21	19:00	73.6	0.5
16-Feb-21	20:00	27.3	0.3
16-Feb-21	21:00	90.1	1.2
16-Feb-21	22:00	68.4	0.7
16-Feb-21	23:00	34.2	0.8
17-Feb-21	0:00	81.7	0.9

**APPENDIX D –
WEATHER CONDITIONS DURING THE MONITORING PERIOD**

II. Mean Wind Speed and Wind Direction

Date	Time	Wind Direction (°)	Wind Speed (m/s)
17-Feb-21	1:00	50.1	1.3
17-Feb-21	2:00	114.9	0.9
17-Feb-21	3:00	52.1	0.8
17-Feb-21	4:00	57.0	0.9
17-Feb-21	5:00	65.0	0.7
17-Feb-21	6:00	62.8	1.4
17-Feb-21	7:00	68.7	1.0
17-Feb-21	8:00	88.7	0.5
17-Feb-21	9:00	60.3	1.2
17-Feb-21	10:00	162.4	0.5
17-Feb-21	11:00	217.0	0.6
17-Feb-21	12:00	256.7	2.1
17-Feb-21	13:00	133.8	0.2
17-Feb-21	14:00	78.1	1.7
17-Feb-21	15:00	237.9	0.5
17-Feb-21	16:00	142.5	0.7
17-Feb-21	17:00	29.6	0.7
17-Feb-21	18:00	73.9	0.3
17-Feb-21	19:00	83.8	0.2
17-Feb-21	20:00	68.6	0.4
17-Feb-21	21:00	97.8	0.4
17-Feb-21	22:00	85.4	0.1
17-Feb-21	23:00	77.8	0.1
18-Feb-21	0:00	104.9	0.2
18-Feb-21	1:00	102.9	0.2
18-Feb-21	2:00	45.3	0.3
18-Feb-21	3:00	91.1	0.2
18-Feb-21	4:00	50.5	0.1
18-Feb-21	5:00	91.0	0.1
18-Feb-21	6:00	65.6	0.4
18-Feb-21	7:00	97.9	0.1
18-Feb-21	8:00	43.3	0.2
18-Feb-21	9:00	54.0	0.1
18-Feb-21	10:00	66.5	0.1
18-Feb-21	11:00	66.6	0.1

**APPENDIX D –
WEATHER CONDITIONS DURING THE MONITORING PERIOD**

II. Mean Wind Speed and Wind Direction

Date	Time	Wind Direction (°)	Wind Speed (m/s)
18-Feb-21	12:00	52.6	0.5
18-Feb-21	13:00	73.3	0.7
18-Feb-21	14:00	92.9	0.3
18-Feb-21	15:00	85.4	0.3
18-Feb-21	16:00	115.3	0.3
18-Feb-21	17:00	213.6	0.2
18-Feb-21	18:00	148.3	0.2
18-Feb-21	19:00	206.3	0.2
18-Feb-21	20:00	135.8	0.2
18-Feb-21	21:00	107.8	0.1
18-Feb-21	22:00	130.3	0.1
18-Feb-21	23:00	98.9	0.1
19-Feb-21	0:00	95.9	0.1
19-Feb-21	1:00	108.6	0.1
19-Feb-21	2:00	97.0	0.1
19-Feb-21	3:00	77.1	0.1
19-Feb-21	4:00	111.5	0.1
19-Feb-21	5:00	146.5	0.1
19-Feb-21	6:00	107.1	0.1
19-Feb-21	7:00	143.1	0.1
19-Feb-21	8:00	119.0	0.1
19-Feb-21	9:00	96.1	0.1
19-Feb-21	10:00	91.8	0.2
19-Feb-21	11:00	115.9	0.2
19-Feb-21	12:00	103.5	0.1
19-Feb-21	13:00	147.6	0.2
19-Feb-21	14:00	88.4	0.1
19-Feb-21	15:00	244.5	0.2
19-Feb-21	16:00	203.2	0.2
19-Feb-21	17:00	170.1	2.4
19-Feb-21	18:00	162.6	0.3
19-Feb-21	19:00	93.4	0.3
19-Feb-21	20:00	123.4	0.2
19-Feb-21	21:00	113.4	0.1
19-Feb-21	22:00	92.9	0.2

**APPENDIX D –
WEATHER CONDITIONS DURING THE MONITORING PERIOD**

II. Mean Wind Speed and Wind Direction

Date	Time	Wind Direction (°)	Wind Speed (m/s)
19-Feb-21	23:00	126.1	0.1
20-Feb-21	0:00	108.6	0.1
20-Feb-21	1:00	96.4	0.1
20-Feb-21	2:00	120.1	0.1
20-Feb-21	3:00	84.7	0.1
20-Feb-21	4:00	62.0	0.1
20-Feb-21	5:00	99.0	0.1
20-Feb-21	6:00	89.4	0.1
20-Feb-21	7:00	75.6	0.1
20-Feb-21	8:00	80.0	0.1
20-Feb-21	9:00	100.4	0.1
20-Feb-21	10:00	80.9	0.1
20-Feb-21	11:00	116.4	0.1
20-Feb-21	12:00	114.4	0.1
20-Feb-21	13:00	176.3	0.1
20-Feb-21	14:00	88.8	0.2
20-Feb-21	15:00	143.7	0.2
20-Feb-21	16:00	114.8	0.3
20-Feb-21	17:00	97.8	1.2
20-Feb-21	18:00	103.6	0.9
20-Feb-21	19:00	115.2	0.1
20-Feb-21	20:00	111.0	0.2
20-Feb-21	21:00	146.7	0.1
20-Feb-21	22:00	105.9	0.1
20-Feb-21	23:00	111.7	0.2
21-Feb-21	0:00	108.7	0.1
21-Feb-21	1:00	96.9	0.1
21-Feb-21	2:00	118.6	0.2
21-Feb-21	3:00	121.0	0.1
21-Feb-21	4:00	112.1	0.1
21-Feb-21	5:00	115.7	0.3
21-Feb-21	6:00	90.3	0.1
21-Feb-21	7:00	133.0	0.1
21-Feb-21	8:00	113.9	0.1
21-Feb-21	9:00	79.3	0.1

**APPENDIX D –
WEATHER CONDITIONS DURING THE MONITORING PERIOD**

II. Mean Wind Speed and Wind Direction

Date	Time	Wind Direction (°)	Wind Speed (m/s)
21-Feb-21	10:00	77.9	0.1
21-Feb-21	11:00	110.6	0.1
21-Feb-21	12:00	95.9	0.1
21-Feb-21	13:00	94.1	0.2
21-Feb-21	14:00	79.6	0.1
21-Feb-21	15:00	156.8	0.6
21-Feb-21	16:00	158.1	0.2
21-Feb-21	17:00	198.4	0.2
21-Feb-21	18:00	171.7	0.4
21-Feb-21	19:00	188.9	0.3
21-Feb-21	20:00	168.1	0.5
21-Feb-21	21:00	107.4	0.1
21-Feb-21	22:00	85.2	0.1
21-Feb-21	23:00	95.2	0.1
22-Feb-21	0:00	66.6	0.2
22-Feb-21	1:00	62.6	0.1
22-Feb-21	2:00	98.5	0.1
22-Feb-21	3:00	128.9	0.1
22-Feb-21	4:00	186.7	0.1
22-Feb-21	5:00	97.1	0.1
22-Feb-21	6:00	186.3	0.1
22-Feb-21	7:00	230.1	0.1
22-Feb-21	8:00	230.1	0.1
22-Feb-21	9:00	230.1	0.2
22-Feb-21	10:00	231.1	0.2
22-Feb-21	11:00	304.6	0.1
22-Feb-21	12:00	319.3	0.1
22-Feb-21	13:00	92.4	0.1
22-Feb-21	14:00	313.7	0.2
22-Feb-21	15:00	182.3	1.2
22-Feb-21	16:00	90.7	0.1
22-Feb-21	17:00	88.5	0.1
22-Feb-21	18:00	101.1	0.3
22-Feb-21	19:00	116.9	0.2
22-Feb-21	20:00	201.5	0.2

**APPENDIX D –
WEATHER CONDITIONS DURING THE MONITORING PERIOD**

II. Mean Wind Speed and Wind Direction

Date	Time	Wind Direction (°)	Wind Speed (m/s)
22-Feb-21	21:00	91.5	0.8
22-Feb-21	22:00	104.4	0.1
22-Feb-21	23:00	81.1	0.5
23-Feb-21	0:00	95.8	0.2
23-Feb-21	1:00	72.4	0.2
23-Feb-21	2:00	136.2	0.1
23-Feb-21	3:00	76.2	0.5
23-Feb-21	4:00	89.9	0.3
23-Feb-21	5:00	105.2	0.2
23-Feb-21	6:00	98.5	0.1
23-Feb-21	7:00	101.0	0.1
23-Feb-21	8:00	66.9	0.1
23-Feb-21	9:00	88.6	0.1
23-Feb-21	10:00	90.0	0.1
23-Feb-21	11:00	91.4	0.9
23-Feb-21	12:00	84.9	0.2
23-Feb-21	13:00	58.6	0.5
23-Feb-21	14:00	91.0	0.4
23-Feb-21	15:00	74.9	0.8
23-Feb-21	16:00	93.5	0.4
23-Feb-21	17:00	197.5	0.2
23-Feb-21	18:00	160.1	0.2
23-Feb-21	19:00	80.5	0.4
23-Feb-21	20:00	102.5	0.1
23-Feb-21	21:00	84.6	0.1
23-Feb-21	22:00	84.5	0.2
23-Feb-21	23:00	86.2	0.1
24-Feb-21	0:00	72.1	0.2
24-Feb-21	1:00	57.0	0.2
24-Feb-21	2:00	86.5	0.6
24-Feb-21	3:00	87.4	0.1
24-Feb-21	4:00	118.8	0.2
24-Feb-21	5:00	115.8	0.3
24-Feb-21	6:00	119.6	0.1
24-Feb-21	7:00	92.4	0.2

**APPENDIX D –
WEATHER CONDITIONS DURING THE MONITORING PERIOD**

II. Mean Wind Speed and Wind Direction

Date	Time	Wind Direction (°)	Wind Speed (m/s)
24-Feb-21	8:00	139.7	0.1
24-Feb-21	9:00	85.0	0.1
24-Feb-21	10:00	100.7	0.2
24-Feb-21	11:00	76.8	0.1
24-Feb-21	12:00	108.9	0.1
24-Feb-21	13:00	168.8	0.5
24-Feb-21	14:00	47.3	0.3
24-Feb-21	15:00	61.2	0.1
24-Feb-21	16:00	111.5	0.3
24-Feb-21	17:00	69.1	0.3
24-Feb-21	18:00	89.7	0.4
24-Feb-21	19:00	119.5	0.2
24-Feb-21	20:00	110.8	0.3
24-Feb-21	21:00	110.9	0.2
24-Feb-21	22:00	70.8	0.1
24-Feb-21	23:00	72.1	0.1
25-Feb-21	0:00	76.9	0.1
25-Feb-21	1:00	108.9	0.1
25-Feb-21	2:00	114.5	0.1
25-Feb-21	3:00	72.1	0.1
25-Feb-21	4:00	84.8	0.1
25-Feb-21	5:00	26.4	0.1
25-Feb-21	6:00	82.3	0.1
25-Feb-21	7:00	72.3	0.2
25-Feb-21	8:00	67.0	0.1
25-Feb-21	9:00	34.9	0.2
25-Feb-21	10:00	45.6	0.1
25-Feb-21	11:00	73.0	0.1
25-Feb-21	12:00	75.5	0.1
25-Feb-21	13:00	71.3	0.1
25-Feb-21	14:00	87.6	0.1
25-Feb-21	15:00	95.4	0.1
25-Feb-21	16:00	126.7	0.1
25-Feb-21	17:00	90.6	0.3
25-Feb-21	18:00	134.2	0.2

**APPENDIX D –
WEATHER CONDITIONS DURING THE MONITORING PERIOD**

II. Mean Wind Speed and Wind Direction

Date	Time	Wind Direction (°)	Wind Speed (m/s)
25-Feb-21	19:00	79.2	0.2
25-Feb-21	20:00	88.8	0.3
25-Feb-21	21:00	72.2	0.1
25-Feb-21	22:00	77.1	0.1
25-Feb-21	23:00	76.4	0.1
26-Feb-21	0:00	76.8	0.1
26-Feb-21	1:00	71.9	0.1
26-Feb-21	2:00	84.4	0.1
26-Feb-21	3:00	68.9	0.2
26-Feb-21	4:00	75.1	0.1
26-Feb-21	5:00	86.4	0.1
26-Feb-21	6:00	54.4	0.1
26-Feb-21	7:00	64.1	0.1
26-Feb-21	8:00	57.4	0.1
26-Feb-21	9:00	76.0	0.1
26-Feb-21	10:00	175.8	0.1
26-Feb-21	11:00	67.7	0.1
26-Feb-21	12:00	36.9	0.1
26-Feb-21	13:00	69.3	0.2
26-Feb-21	14:00	292.3	0.1
26-Feb-21	15:00	240.9	0.1
26-Feb-21	16:00	79.0	0.2
26-Feb-21	17:00	230.7	1.4
26-Feb-21	18:00	284.9	1.9
26-Feb-21	19:00	235.8	1.0
26-Feb-21	20:00	272.1	0.4
26-Feb-21	21:00	260.0	0.1
26-Feb-21	22:00	109.2	0.2
26-Feb-21	23:00	70.0	0.1
27-Feb-21	0:00	67.8	0.1
27-Feb-21	1:00	89.5	0.1
27-Feb-21	2:00	68.3	0.1
27-Feb-21	3:00	65.1	0.2
27-Feb-21	4:00	70.9	0.1
27-Feb-21	5:00	91.4	0.1

**APPENDIX D –
WEATHER CONDITIONS DURING THE MONITORING PERIOD**

II. Mean Wind Speed and Wind Direction

Date	Time	Wind Direction (°)	Wind Speed (m/s)
27-Feb-21	6:00	89.3	0.1
27-Feb-21	7:00	96.2	0.1
27-Feb-21	8:00	90.5	0.1
27-Feb-21	9:00	103.7	0.3
27-Feb-21	10:00	87.6	0.2
27-Feb-21	11:00	83.9	0.3
27-Feb-21	12:00	97.0	0.2
27-Feb-21	13:00	82.7	0.2
27-Feb-21	14:00	94.1	0.1
27-Feb-21	15:00	203.1	0.1
27-Feb-21	16:00	107.5	0.4
27-Feb-21	17:00	190.1	0.7
27-Feb-21	18:00	103.2	0.2
27-Feb-21	19:00	158.5	0.2
27-Feb-21	20:00	105.8	0.2
27-Feb-21	21:00	50.1	0.1
27-Feb-21	22:00	74.3	0.1
27-Feb-21	23:00	151.2	0.1
28-Feb-21	0:00	118.8	0.2
28-Feb-21	1:00	66.7	0.2
28-Feb-21	2:00	120.7	0.1
28-Feb-21	3:00	70.8	0.3
28-Feb-21	4:00	88.0	0.3
28-Feb-21	5:00	74.3	0.5
28-Feb-21	6:00	92.1	0.9
28-Feb-21	7:00	56.4	0.3
28-Feb-21	8:00	72.8	0.3
28-Feb-21	9:00	92.2	0.1
28-Feb-21	10:00	54.2	0.1
28-Feb-21	11:00	87.6	0.3
28-Feb-21	12:00	57.9	0.4
28-Feb-21	13:00	71.7	0.3
28-Feb-21	14:00	87.4	0.5
28-Feb-21	15:00	171.3	0.6
28-Feb-21	16:00	123.9	1.1

**APPENDIX D –
WEATHER CONDITIONS DURING THE MONITORING PERIOD**

II. Mean Wind Speed and Wind Direction

Date	Time	Wind Direction (°)	Wind Speed (m/s)
28-Feb-21	17:00	206.8	0.1
28-Feb-21	18:00	120.2	0.1
28-Feb-21	19:00	60.3	0.1
28-Feb-21	20:00	94.8	0.2
28-Feb-21	21:00	61.6	0.4
28-Feb-21	22:00	78.0	0.1
28-Feb-21	23:00	87.3	0.1



**APPENDIX E
1-HOUR TSP MONITORING RESULTS
AND GRAPHICAL PRESENTATIONS**

Appendix E - 1-hour TSP Monitoring Results

Location AM1 - Wai Loi Tsuen			
Date	Time	Weather	Particulate Concentration ($\mu\text{g}/\text{m}^3$)
1-Feb-21	10:15	Sunny	52.0
1-Feb-21	11:15	Sunny	36.0
1-Feb-21	12:15	Sunny	26.0
5-Feb-21	9:05	Sunny	37.4
5-Feb-21	10:05	Sunny	35.2
5-Feb-21	11:05	Sunny	35.2
10-Feb-21	9:15	Rainy	66.0
10-Feb-21	10:15	Rainy	61.6
10-Feb-21	11:15	Rainy	59.4
16-Feb-21	9:05	Sunny	44.0
16-Feb-21	10:05	Sunny	44.0
16-Feb-21	11:05	Sunny	46.2
22-Feb-21	9:30	Sunny	41.8
22-Feb-21	10:30	Sunny	35.2
22-Feb-21	11:30	Sunny	35.2
26-Feb-21	9:20	Sunny	52.5
26-Feb-21	10:20	Sunny	56.7
26-Feb-21	11:20	Sunny	48.3
		Average	45.2
		Maximum	66.0
		Minimum	26.0

Location AM2 - Fu Tei Au			
Date	Time	Weather	Particulate Concentration ($\mu\text{g}/\text{m}^3$)
1-Feb-21	13:40	Sunny	22.0
1-Feb-21	14:40	Sunny	26.0
1-Feb-21	15:40	Sunny	34.0
5-Feb-21	13:00	Sunny	30.8
5-Feb-21	14:00	Sunny	33.0
5-Feb-21	15:00	Sunny	28.6
10-Feb-21	13:30	Rainy	63.8
10-Feb-21	14:30	Rainy	63.8
10-Feb-21	15:30	Rainy	61.6
16-Feb-21	13:20	Sunny	41.8
16-Feb-21	14:20	Sunny	46.2
16-Feb-21	15:20	Sunny	48.4
22-Feb-21	13:41	Sunny	44.0
22-Feb-21	14:41	Sunny	41.8
22-Feb-21	15:41	Sunny	46.2
26-Feb-21	13:25	Sunny	39.9
26-Feb-21	14:25	Sunny	44.1
26-Feb-21	15:25	Sunny	52.5
		Average	42.7
		Maximum	63.8
		Minimum	22.0

1-hr TSP Concentration Levels



Title	Shek Wu Hui Effluent Polishing Plant - Main Works Stage 1	Date	Feb 2021	Project No.	MA19019	CINOTECH
	Graphical Presentation of 1-hour TSP Monitoring Results			Appendix	E	

**APPENDIX F
24-HOUR TSP MONITORING RESULTS
AND GRAPHICAL PRESENTATIONS**

Appendix F - 24-hour TSP Monitoring Results



Location AM1a - Site Boundary of the Shek Wu Hui STW (East)

Start Date	Weather Condition	Air Temp. (K)	Atmospheric Pressure, Pa (mmHg)	Filter Weight (g)		Particulate weight (g)	Elapse Time		Sampling Time (hrs.)	Flow Rate (m ³ /min.)		Av. Flow (m ³ /min)	Total vol. (m ³)	Conc. (µg/m ³)
				Initial	Final		Initial	Final		Initial	Final			
4-Feb-21	Sunny	292.7	766.6	2.6561	2.7652	0.1091	9810.7	9834.7	24.0	1.21	1.21	1.21	1747.2	62.4
9-Feb-21	Rainy	290.5	762.6	2.6363	2.7454	0.1091	9836.8	9860.8	24.0	1.21	1.22	1.21	1749.0	62.4
11-Feb-21	Sunny	290.9	762.6	2.6569	2.7283	0.0714	9860.8	9884.8	24.0	1.21	1.21	1.21	1747.9	40.8
17-Feb-21	Sunny	292.5	767.5	2.6504	2.7243	0.0739	9884.8	9908.8	24.0	1.21	1.22	1.21	1748.8	42.3
23-Feb-21	Sunny	294.0	762.0	2.6773	2.8036	0.1263	9908.8	9932.8	24.0	1.21	1.21	1.21	1739.0	72.6
													Min	40.8
													Max	72.6
													Average	56.1

Location AM2a - Site Boundary of the Shek Wu Hui STW (North)

Start Date	Weather Condition	Air Temp. (K)	Atmospheric Pressure, Pa (mmHg)	Filter Weight (g)		Particulate weight (g)	Elapse Time		Sampling Time (hrs.)	Flow Rate (m ³ /min.)		Av. Flow (m ³ /min)	Total vol. (m ³)	Conc. (µg/m ³)
				Initial	Final		Initial	Final		Initial	Final			
4-Feb-21	Sunny	292.7	766.6	2.6181	2.7378	0.1197	20004.8	20028.8	24.0	1.22	1.21	1.21	1749.5	68.4
9-Feb-21	Rainy	290.5	762.6	2.6431	2.7662	0.1231	20031.3	20055.3	24.0	1.22	1.22	1.22	1751.1	70.3
11-Feb-21	Sunny	290.9	762.6	2.6509	2.7221	0.0712	20055.3	20079.3	24.0	1.22	1.21	1.22	1750.1	40.7
17-Feb-21	Sunny	292.5	767.5	2.6222	2.7057	0.0835	20079.3	20103.3	24.0	1.21	1.22	1.22	1750.9	47.7
23-Feb-21	Sunny	294.0	762.0	2.6700	2.8004	0.1304	20103.3	20127.3	24.0	1.21	1.21	1.21	1741.7	74.9
													Min	40.7
													Max	74.9
													Average	60.4

24-hr TSP Concentration Levels



Title Shek Wu Hui Effluent Polishing Plant - Main Works Stage 1	Date Feb 2021	Project No. MA19019	
Graphical Presentation of 24-hour TSP Monitoring Results		Appendix F	

**APPENDIX G
COPIES OF CALIBRATION
CERTIFICATES FOR NOISE
MONITORING**



Equipment no.: N-12-01

Calibration Certificate

0024993

Customer : Cinotech Consultants Limited RM 1710, Technology Park, 18 On Lai Street, Shatin, N.T. Hong Kong Customer Code : SVEC09005	Object 1 : BSWA 308 SLM Serial No. /Ref. No. : 570183 / 550233 Object 2 : Serial No. /Ref. No. : Manufacturer : BSWAtech
Date of calibration: 07/10/2020 Date of the recommended re-calibration: 07/10/2021	Certificate No.: 0024993 Handle by: E0002

Measuring results

Reference value	Indication value	Deviation	Allowed deviation	Object
94.0dB	93.4dB	-0.6dB	+/- 1.5dB	1
114.0dB	113.2dB	-0.8dB	+/- 1.5dB	1

Measuring equipment

index	Calibrator / Master	Traceability
1	Master Sound Meter, SVAN949,sn:8571	IEC61672
2	Sound Calibrator, SV30A sn:32580	IEC60942

Ambient conditions

Temperature (20...26)°C

Humidity (20...60)%RH

Measuring procedure

Calibrated by Type 1 Sound Calibrator with Master Sound Level Meter under 1kHz Frequency.

Uncertainty

+/- 0.2dB for probability not less than 95%.

Conformity

- 1.The resulted values were those obtained at the time of test and applies only to the item calibrated.
- 2.The measurement uncertainty was calculated according to the regulations of GUM with the coverage factor k=2 and contains the uncertainty of the measuring procedure and the uncertainty of the measuring system.
- 3.The equipment being used in this calibration are regularly calibrated by laboratory according to ISO/IEC17025.
- 4.HKAS has accredited this laboratory (HOKLAS 267) for specific calibration activities as listed in the HOKLAS directory of accredited laboratories.
- 5.The calibrations certificate may not be reproduced.

Measured value(s) **within** the allowable deviation.

Performed by

Calibration Technician

Mr. K.L. Ng

Approved by

Mr. K.S. Ng

Quality Manager



Equipment no.: N-12-02

Calibration Certificate

0024995

Customer : Cinotech Consultants Limited RM 1710, Technology Park, 18 On Lai Street, Shatin, N.T. Hong Kong Customer Code : SVEC09005	Object 1 : BSWA 308 SLM Serial No. /Ref. No. : 570187 / 550841 Object 2 : Serial No. /Ref. No. : Manufacturer : BSWAtech
Date of calibration: 07/10/2020 Date of the recommended re-calibration: 07/10/2021	Certificate No.: 0024995 Handle by: E0002

Measuring results

Reference value	Indication value	Deviation	Allowed deviation	Object
94.0dB	93.1dB	-0.9dB	+/- 1.5dB	1
114.0dB	113.1dB	-0.9dB	+/- 1.5dB	1

Measuring equipment

index	Calibrator / Master	Traceability
1	Master Sound Meter, SVAN949,sn:8571	IEC61672
2	Sound Calibrator, SV30A sn:32580	IEC60942

Ambient conditions

Temperature (20...26)°C

Humidity (20...60)%RH

Measuring procedure

Calibrated by Type 1 Sound Calibrator with Master Sound Level Meter under 1kHz Frequency.

Uncertainty

+/- 0.2dB for probability not less than 95%.

Conformity

- 1.The resulted values were those obtained at the time of test and applies only to the item calibrated.
- 2.The measurement uncertainty was calculated according to the regulations of GUM with the coverage factor k=2 and contains the uncertainty of the measuring procedure and the uncertainty of the measuring system.
- 3.The equipment being used in this calibration are regularly calibrated by laboratory according to ISO/IEC17025.
- 4.HKAS has accredited this laboratory (HOKLAS 267) for specific calibration activities as listed in the HOKLAS directory of accredited laboratories.
- 5.The calibrations certificate may not be reproduced.

Measured value(s) **within** the allowable deviation.

Performed by

Calibration Technician

Mr. K.L. Ng

Approved by

Mr. K.S. Ng

Quality Manager



Equipment no.: N-12-03

Calibration Certificate

0024996

Customer : Cinotech Consultants Limited RM 1710, Technology Park, 18 On Lai Street, Shatin, N.T. Hong Kong	Object 1 : BSWA 308 SLM Serial No. /Ref. No. : 570188 / 550850 Object 2 : Serial No. /Ref. No. :
Customer Code : SVEC09005	Manufacturer : BSWAtech
Date of calibration: 07/10/2020 Date of the recommended re-calibration: 07/10/2021	Certificate No.: 0024996 Handle by: E0002

Measuring results

Reference value	Indication value	Deviation	Allowed deviation	Object
94.0dB	92.9dB	-1.1dB	+/- 1.5dB	1
114.0dB	112.8dB	-1.2dB	+/- 1.5dB	1

Measuring equipment

index	Calibrator / Master	Traceability
1	Master Sound Meter, SVAN949,sn:8571	IEC61672
2	Sound Calibrator, SV30A sn:32580	IEC60942

Ambient conditions

Temperature (20...26)°C

Humidity (20...60)%RH

Measuring procedure

Calibrated by Type 1 Sound Calibrator with Master Sound Level Meter under 1kHz Frequency.

Uncertainty

+/- 0.2dB for probability not less than 95%.

Conformity

- 1.The resulted values were those obtained at the time of test and applies only to the item calibrated.
- 2.The measurement uncertainty was calculated according to the regulations of GUM with the coverage factor k=2 and contains the uncertainty of the measuring procedure and the uncertainty of the measuring system.
- 3.The equipment being used in this calibration are regularly calibrated by laboratory according to ISO/IEC17025.
- 4.HKAS has accredited this laboratory (HOKLAS 267) for specific calibration activities as listed in the HOKLAS directory of accredited laboratories.
- 5.The calibrations certificate may not be reproduced.

Measured value(s) **within** the allowable deviation.

Performed by

Calibration Technician

Mr. K.L. Ng

Approved by

Quality Manager

Mr. K.S. Ng



Equipment no.: N-13-01

Calibration Certificate**0025247**

Customer : Cinotech Consultants Limited RM 1710, Technology Park, 18 On Lai Street, Shatin, N.T. Hong Kong	Object 1 : ST-120 sound calibrator Serial No. /Ref. No. : 181001608 Object 2 : Serial No. /Ref. No. :
Customer Code : SVEC09005	Manufacturer : Soundtek
Date of calibration: 05/11/2020 Date of the recommended re-calibration: 05/11/2021	Certificate No.: 0025247 Handle by: E0002

Measuring results

Reference value	Indication value	Deviation	Allowed deviation	Object
94.0dB	93.7dB	-0.3dB	+/- 0.3dB	1
114.0dB	113.6dB	-0.4dB	+/- 0.5dB	1

Measuring equipment

index	Calibrator / Master	Traceability
1	Master Sound Meter, SVAN949,sn:8571	IEC61672
2	Sound Calibrator, SV30A sn:32580	IEC60942

Ambient conditions

Temperature (20...26)°C Humidity (20...60)%RH

Measuring procedure

Calibrated by Type 1 Sound Level Meter and 1kHz Sound Source

Uncertainty

+/- 0.2dB for probability not less than 95%.

Conformity

- 1.The resulted values were those obtained at the time of test and applies only to the item calibrated.
- 2.The measurement uncertainty was calculated according to the regulations of GUM with the coverage factor k=2 and contains the uncertainty of the measuring procedure and the uncertainty of the measuring system.
- 3.The equipment being used in this calibration are regularly calibrated by laboratory according to ISO/IEC17025.
- 4.HKAS has accredited this laboratory (HOKLAS 267) for specific calibration activities as listed in the HOKLAS directory of accredited laboratories.
- 5.The calibrations certificate may not be reproduced.

Measured value(s) **within** the allowable deviation.

Performed by

Calibration Technician

Mr. K.L. Ng

Approved by

Quality Manager



Equipment no. : N-13-02

Calibration Certificate**0025249**

Customer : Cinotech Consultants Limited RM 1710, Technology Park, 18 On Lai Street, Shatin, N.T. Hong Kong	Object 1 : ST-120 sound calibrator Serial No. /Ref. No. : 181001636 Object 2 : Serial No. /Ref. No. :
Customer Code : SVEC09005	Manufacturer : Soundtek
Date of calibration: 05/11/2020 Date of the recommended re-calibration: 05/11/2021	Certificate No.: 0025249 Handle by: E0002

Measuring results

Reference value	Indication value	Deviation	Allowed deviation	Object
94.0dB	93.7dB	-0.3dB	+/- 0.3dB	1
114.0dB	113.6dB	-0.4dB	+/- 0.5dB	1

Measuring equipment

index	Calibrator / Master	Traceability
1	Master Sound Meter, SVAN949,sn:8571	IEC61672
2	Sound Calibrator, SV30A sn:32580	IEC60942

Ambient conditions

Temperature (20...26)°C

Humidity (20...60)%RH

Measuring procedure

Calibrated by Type 1 Sound Level Meter and 1kHz Sound Source .

Uncertainty

+/- 0.2dB for probability not less than 95%.

Conformity

- 1.The resulted values were those obtained at the time of test and applies only to the item calibrated.
- 2.The measurement uncertainty was calculated according to the regulations of GUM with the coverage factor k=2 and contains the uncertainty of the measuring procedure and the uncertainty of the measuring system.
- 3.The equipment being used in this calibration are regularly calibrated by laboratory according to ISO/IEC17025.
- 4.HKAS has accredited this laboratory (HOKLAS 267) for specific calibration activities as listed in the HOKLAS directory of accredited laboratories.
- 5.The calibrations certificate may not be reproduced.

Measured value(s) **within** the allowable deviation.

Performed by

Calibration Technician

Mr. K.L. Ng

Approved by

Quality Manager

**APPENDIX H
NOISE MONITORING RESULTS AND
GRAPHICAL PRESENTATIONS**

Appendix H - Noise Monitoring Results




(0700-1900 hrs on Normal Weekdays)

Location NM1 - Wai Loi Tsuen							
Date	Time	Weather	Unit: dB (A) (30-min)				
			Measured Noise Level			Baseline Level	Construction Noise Level
			L _{eq}	L ₁₀	L ₉₀	L _{eq}	L _{eq}
1-Feb-21	10:20	Sunny	55.7	56.9	52.1	63.4	55.7 Measured \leq Baseline
10-Feb-21	13:05	Rainy	54.6	56.8	51.2	63.4	54.6 Measured \leq Baseline
16-Feb-21	13:30	Sunny	54.7	56.3	49.6	63.4	54.7 Measured \leq Baseline
22-Feb-21	13:10	Sunny	54.9	57.4	50.0	63.4	54.9 Measured \leq Baseline

Location NM2 - Fu Tei Au							
Date	Time	Weather	Unit: dB (A) (30-min)				
			Measured Noise Level			Baseline Level	Construction Noise Level
			L _{eq}	L ₁₀	L ₉₀	L _{eq}	L _{eq}
1-Feb-21	11:40	Sunny	53.2	53.9	48.4	58.0	53.2 Measured \leq Baseline
10-Feb-21	15:25	Rainy	57.3	60.9	51.4	58.0	57.3 Measured \leq Baseline
16-Feb-21	15:45	Sunny	56.9	59.1	52.5	58.0	56.9 Measured \leq Baseline
22-Feb-21	15:15	Sunny	57.9	60.6	53.6	58.0	57.9 Measured \leq Baseline

Location NM3 - Man Kok Village							
Date	Time	Weather	Unit: dB (A) (30-min)				
			Measured Noise Level			Baseline Level	Construction Noise Level
			L _{eq}	L ₁₀	L ₉₀	L _{eq}	L _{eq}
1-Feb-21	11:00	Sunny	56.6	58.0	47.5	63.4	56.6 Measured \leq Baseline
10-Feb-21	14:00	Rainy	57.1	59.7	53.6	63.4	57.1 Measured \leq Baseline
16-Feb-21	14:25	Sunny	59.2	62.8	53.2	63.4	59.2 Measured \leq Baseline
22-Feb-21	13:55	Sunny	59.5	60.6	53.7	63.4	59.5 Measured \leq Baseline

Noise Levels



Title Shek Wu Hui Effluent Polishing Plant - Main Works Stage 1 Graphical Presentation of Construction Noise Monitoring Results	Date	Project	CINOTECH
	Feb 2021	No. MA19019	
		Appendix H	

**APPENDIX I
ECOLOGICAL MONITORING RESULTS
AND ANALYSIS**

MA19019 - Ecological Monitoring Result and Analysis

Table I: Recorded Bird Species and their Abundance in the Reporting Month

Scientific Name	Common Name	Chinese Name	Waterbird	Point Count Abundance	Transect Abundance
<i>Acridotheres cristatellus</i>	Crested Myna	八哥		89	+++++
<i>Anthus hodgsoni</i>	Olive Backed Pipit	樹鵲		8	
<i>Ardea alba</i>	Great Egret	大白鷺	*	21	+
<i>Ardea cinerea</i>	Grey Heron	蒼鷺	*	52	+++
<i>Ardeola bacchus</i>	Chinese Pond Heron	池鷺	*	32	++
<i>Bubulcus coromandus</i>	Eastern Cattle Egret	牛背鷺	*	47	++++
<i>Centropus bengaiensis</i>	Lesser Coucal	小鴉鵂		1	
<i>Centropus sinensis</i>	Greater Coucal	褐翅鴉鵂		1	
<i>Ceryle rudis</i>	Pied Kingfisher	斑魚狗	*	0	+
<i>Charadrius dubius</i>	Little Ringed Plover	金眶鸕	*	1	
<i>Copsychus saularis</i>	Magpie Robin	鵲鴝		2	+
<i>Corvus macrorhynchos</i>	Jungle Crow	大嘴烏鴉		2	+
<i>Corvus torquatus</i>	Collared Crow	白頸鴉	*	1	+
<i>Dicurus macrocercus</i>	Black Drongo	黑卷尾		0	+
<i>Egretta garzetta</i>	Little Egret	小白鷺	*	56	++++
<i>Eudynamis scolopacea</i>	Common Koel	噪鵲		6	+
<i>Garrulax perspicillatus</i>	Masked Laughing Thrush	黑臉噪鵲		8	
<i>Hierococcyx sparverioides</i>	Large Hawk Cuckoo	大鷹鵂		4	+
<i>Hirundo rustica</i>	Barn Swallow	家燕		29	++
<i>Milvus migrans</i>	Black Kite	黑鳶	*	2	+
<i>Motacilla alba</i>	White Wagtail	白鶺鴒		22	+
<i>Myophonus caeruleus</i>	Blue Whistling Thrush	紫嘯鶺		2	
<i>Orthotomus sutorius</i>	Common Tailorbird	長尾縫葉鶺		17	+
<i>Phalacrocorax carbo</i>	Great Cormorant	普通鸕鶺	*	12	+
<i>Phoenicurus aureoreus</i>	Daurian Redstart	北紅尾鶺		2	
<i>Phylloscopus fuscatus</i>	Dusky Warbler	褐柳鶺		7	+
<i>Phylloscopus inornatus</i>	Yellow-browed Warbler	黃眉柳鶺		1	
<i>Pica pica</i>	Magpie	喜鵲		4	+
<i>Prinia flaviventris</i>	Yellow-bellied Prinia	黃腹鶺鶺		1	
<i>Pycnonotus jocosus</i>	Crested bulbul	紅耳鶺		39	++
<i>Pycnonotus sinensis</i>	Chinese Bulbul	白頭鶺		16	
<i>Streptopelia chinensis</i>	Spotted Dove	珠頸斑鳩		31	++
<i>Sturnus nigricollis</i>	Black-necked Starling	黑領椋鳥		7	
<i>Zosterops japonicus</i>	Japanese White-eye	暗綠繡眼鳥		13	+
Total Point Count Abundance				536	
Total Waterbirds				224	

*For waterbird

For transect abundance, +: <10, ++: 11-20, +++: 21-30, ++++: 31-40, +++++: >40

Remarks: (1) According to S4.7 of the approved Baseline Monitoring Report (Ecology), "waterbirds" was defined as "waterbirds and wetland-dependent species", which was referenced to Monthly Waterbird Monitoring Biannual Reports prepared by the Hong Kong Bird Watching Society (Anon, 2018). Also, S.13.11.3.2 of NENT NDA EIA Study requires "Monitoring of Measures to Mitigate for Impacts of the Project on Wetland-dependent Fauna using the Ng Tung, Sheung Yue and Shek Sheung Rivers". Therefore, "wetland-dependent birds" should be considered as "waterbirds". As raptors and Collared Crow are "wetland-dependent species", they should be taken into consideration in data analysis and impact assessment on waterbirds.

Agreement No. SPW 07/2019 Shek Wu Hui Effluent Polishing Plant - Main Work Stage 1		Project No. MA19019	CINOTECH
Monthly Data Analysis for Ecological Monitoring	Date February 2021	Appendix I	

MA19019 - Waterbird Ecological Monitoring Result

Monitoring Month Feb
 Season Winter

Table V: Abundance of Representative Waterbirds from Point Count											
Representative Species			Recorded Abundance					Baseline Data			
Species Name	Common Name	Chinese Name	5 Feb 2021	10 Feb 2021	18 Feb 2021	26 Feb 2021		Total	Average	Avg (Feb)	Avg (Winter)
<i>Egretta garzetta</i>	Little Egret	小白鷺	16	13	11	16		56	14	12	15
<i>Ardea cinerea</i>	Grey Heron	蒼鷺	14	12	15	11		52	13	16	13
<i>Ardeola bacchus</i>	Chinese Pond Heron	池鷺	6	12	5	9		32	8	8	9
<i>Phalacrocorax carbo</i>	Great Cormorant	普通鸕鶿	4	3	3	2		12	3	9	7
<i>Ardea alba</i>	Great Egret	大白鷺	7	5	4	5		21	5	5	5
<i>Bubulcus coromandus</i>	Eastern Cattle Egret	牛背鷺	7	11	12	17		47	12	2	4

Table VI: T-test Analysis for Representative Waterbirds from Point Count

The following hypothesis was made and a one-tail t-test will be used to test the data collected from the monitoring:

- H₀ The data collected in the reporting month falls within the normal distribution when compare to the baseline monitoring data.
- H₁ The data collected does not falls within the normal distribution when compare to the baseline monitoring data.

If t-test value for a specific representative is smaller than the critical value, then rejects H₀.

For the data in the reporting month, the critical values are:

- Crit. Value = -2.353 (95% Confidence Level)
- Crit. Value = -4.541 (99% Confidence Level)

Representative Species			T-value	Confidence Level		T-value	Confidence Level		Overall
Species Name	Common Name	Chinese Name	Monthly	95%	99%	Seasonal	95%	99%	
<i>Egretta garzetta</i>	Little Egret	小白鷺	1.939	✓	✓	-0.523	✓	✓	✓
<i>Ardea cinerea</i>	Grey Heron	蒼鷺	-3.012	✗	✓	-0.112	✓	✓	✓
<i>Ardeola bacchus</i>	Chinese Pond Heron	池鷺	-0.158	✓	✓	-0.778	✓	✓	✓
<i>Phalacrocorax carbo</i>	Great Cormorant	普通鸕鶿	-13.778	✗	✗	-10.112	✗	✗	Limit Level
<i>Ardea alba</i>	Great Egret	大白鷺	1.192	✓	✓	-0.092	✓	✓	✓
<i>Bubulcus coromandus</i>	Eastern Cattle Egret	牛背鷺	4.559	✓	✓	3.706	✓	✓	✓

Remarks

- ✓ = T-value falls within the confidence level, the impact monitoring data shows no significant difference to the baseline data.
- ✗ = T-value falls outside the confidence level, the impact monitoring data shows significant difference to the baseline data.

Agreement No. SPW 07/2019 Shek Wu Hui Effluent Polishing Plant - Main Work Stage 1		Project No. MA19019	
Monthly Data Analysis for Ecological Monitoring		Date February 2021	

**APPENDIX J
PHOTO RECORDS OF ECOLOGICAL
MONITORING**

Appendix J - Photo Records of Ecological Monitoring

Part A - Conditions of Rivers



Sheung Yue River (Taken on 5 Feb 2021)



Ng Tung River (Taken on 18 Feb 2021)



Shek Sheung River (Taken on 18 Feb 2021)

Part B – Waterbird Species



Ardea alba (left), *Ardea cinerea* (Middle), *Egretta garzetta* (Right) (Taken on 26 Feb 2021)



Ardeola bacchus (Taken on 5 Feb 2021)



Phalacrocorax carbo (Taken on 26 Feb 2021)



Bubulcus ibis (Front) (Taken on 26 Feb 2021)



Phoenicurus aureus (Taken on 26 Feb 2021)

Part C – Human Activities & Site Conditions



Excavation & Crane (Project-related, taken on 26 Feb 21)



Fishing & Jaywalking (Non-project-related, taken on 26 Feb 21)

APPENDIX K
SITE AUDIT SUMMARY

Agreement No. SPW 07/2019
Shek Wu Hui Effluent Polishing Plant – Main Works Stage 1
Contract No. DC/2018/06

Weekly Site Inspection Record Summary
Inspection Information

Checklist Reference Number	210202
Date	2 February 2021 (Tuesday)
Time	9:30 – 11:15

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-
Ref. No.	Remarks/Observations	Related Item No.
	<i>B. Water Quality</i>	
	• No environmental deficiency was identified during the site inspection.	
	<i>C. Air Quality</i>	
	• No environmental deficiency was identified during the site inspection.	
	<i>D. Noise</i>	
	• No environmental deficiency was identified during the site inspection.	
	<i>E. Waste / Chemical Management</i>	
	• No environmental deficiency was identified during the site inspection.	
	<i>F. Ecology and Fisheries</i>	
	• No environmental deficiency was identified during the site inspection.	
	<i>G. Landscape and Visual</i>	
	• No environmental deficiency was identified during the site inspection.	
	<i>H. Permits /Licences</i>	
	• No environmental deficiency was identified during the site inspection.	
	<i>I. Others</i>	
	No follow-up items from the previous site inspection (ref no.: 210126).	

	Name	Signature	Date
Recorded by	Ms. Echo Hung		2 February 2021
Checked by	Mr. Eric Yan		3 February 2021

Agreement No. SPW 07/2019
Shek Wu Hui Effluent Polishing Plant – Main Works Stage 1
Contract No. DC/2018/06

Weekly Site Inspection Record Summary
Inspection Information

Checklist Reference Number	210210
Date	10 February 2021 (Wednesday)
Time	9:30 – 11:45

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-
Ref. No.	Remarks/Observations	Related Item No.
	<i>B. Water Quality</i>	
	• No environmental deficiency was identified during the site inspection.	
	<i>C. Air Quality</i>	
	• No environmental deficiency was identified during the site inspection.	
	<i>D. Noise</i>	
	• No environmental deficiency was identified during the site inspection.	
	<i>E. Waste / Chemical Management</i>	
	• No environmental deficiency was identified during the site inspection.	
	<i>F. Ecology and Fisheries</i>	
	• No environmental deficiency was identified during the site inspection.	
	<i>G. Landscape and Visual</i>	
	• No environmental deficiency was identified during the site inspection.	
	<i>H. Permits /Licences</i>	
	• No environmental deficiency was identified during the site inspection.	
	<i>I. Others</i>	
	No follow-up items from the previous site inspection (ref no.: 210202).	

	Name	Signature	Date
Recorded by	Ms. Echo Hung		10 February 2021
Checked by	Mr. Eric Yan		11 February 2021

Agreement No. SPW 07/2019
Shek Wu Hui Effluent Polishing Plant – Main Works Stage 1
Contract No. DC/2018/06

Weekly Site Inspection Record Summary
Inspection Information

Checklist Reference Number	210218
Date	18 February 2021 (Thursday)
Time	9:30 – 11:00

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-
Ref. No.	Remarks/Observations	Related Item No.
	<i>B. Water Quality</i>	
	• No environmental deficiency was identified during the site inspection.	
	<i>C. Air Quality</i>	
	• No environmental deficiency was identified during the site inspection.	
	<i>D. Noise</i>	
	• No environmental deficiency was identified during the site inspection.	
	<i>E. Waste / Chemical Management</i>	
	• No environmental deficiency was identified during the site inspection.	
	<i>F. Ecology and Fisheries</i>	
	• No environmental deficiency was identified during the site inspection.	
	<i>G. Landscape and Visual</i>	
	• No environmental deficiency was identified during the site inspection.	
	<i>H. Permits /Licences</i>	
	• No environmental deficiency was identified during the site inspection.	
	<i>I. Others</i>	
	No follow-up items from the previous site inspection (ref no.: 210210).	

	Name	Signature	Date
Recorded by	Ms. Echo Hung		18 February 2021
Checked by	Mr. Eric Yan		19 February 2021

Agreement No. SPW 07/2019
Shek Wu Hui Effluent Polishing Plant – Main Works Stage 1
Contract No. DC/2018/06

Weekly Site Inspection Record Summary
Inspection Information

Checklist Reference Number	210223
Date	23 February 2021 (Tuesday)
Time	9:30 – 11:00

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-
Ref. No.	Remarks/Observations	Related Item No.
	<i>B. Water Quality</i>	
	• No environmental deficiency was identified during the site inspection.	
	<i>C. Air Quality</i>	
	• No environmental deficiency was identified during the site inspection.	
	<i>D. Noise</i>	
	• No environmental deficiency was identified during the site inspection.	
	<i>E. Waste / Chemical Management</i>	
	• No environmental deficiency was identified during the site inspection.	
	<i>F. Ecology and Fisheries</i>	
	• No environmental deficiency was identified during the site inspection.	
	<i>G. Landscape and Visual</i>	
	• No environmental deficiency was identified during the site inspection.	
	<i>H. Permits /Licences</i>	
	• No environmental deficiency was identified during the site inspection.	
	<i>I. Others</i>	
	No follow-up items from the previous site inspection (ref no.: 210218).	


	Name	Signature	Date
Recorded by	Ms. Echo Hung		23 February 2021
Checked by	Mr. Eric Yan		24 February 2021

Agreement No. SPW 07/2019
Shek Wu Hui Effluent Polishing Plant – Main Works Stage 1
Contract No. DC/2018/07

Weekly Site Inspection Record Summary
Inspection Information

Checklist Reference Number	210202
Date	2 February 2021 (Tuesday)
Time	9:30 – 11:15

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-
Ref. No.	Remarks/Observations	Related Item No.
	<i>B. Water Quality</i>	
	• No environmental deficiency was identified during the site inspection.	
	<i>C. Air Quality</i>	
	• No environmental deficiency was identified during the site inspection.	
	<i>D. Noise</i>	
	• No environmental deficiency was identified during the site inspection.	
	<i>E. Waste / Chemical Management</i>	
	• No environmental deficiency was identified during the site inspection.	
	<i>F. Ecology and Fisheries</i>	
	• No environmental deficiency was identified during the site inspection.	
	<i>G. Landscape and Visual</i>	
	• No environmental deficiency was identified during the site inspection.	
	<i>H. Permits /Licences</i>	
	• No environmental deficiency was identified during the site inspection.	
	<i>I. Others</i>	
	No follow-up items from the previous site inspection (ref no.: 210126).	

	Name	Signature	Date
Recorded by	Ms. Echo Hung		2 February 2021
Checked by	Mr. Eric Yan		3 February 2021

Agreement No. SPW 07/2019
Shek Wu Hui Effluent Polishing Plant – Main Works Stage 1
Contract No. DC/2018/07

Weekly Site Inspection Record Summary
Inspection Information

Checklist Reference Number	210210
Date	10 February 2021 (Wednesday)
Time	9:30 – 11:45

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-
Ref. No.	Remarks/Observations	Related Item No.
	<i>B. Water Quality</i>	
	• No environmental deficiency was identified during the site inspection.	
	<i>C. Air Quality</i>	
	• No environmental deficiency was identified during the site inspection.	
	<i>D. Noise</i>	
	• No environmental deficiency was identified during the site inspection.	
	<i>E. Waste / Chemical Management</i>	
	• No environmental deficiency was identified during the site inspection.	
	<i>F. Ecology and Fisheries</i>	
	• No environmental deficiency was identified during the site inspection.	
	<i>G. Landscape and Visual</i>	
	• No environmental deficiency was identified during the site inspection.	
	<i>H. Permits /Licences</i>	
	• No environmental deficiency was identified during the site inspection.	
	<i>I. Others</i>	
	No follow-up items from the previous site inspection (ref no.: 210202).	


	Name	Signature	Date
Recorded by	Ms. Echo Hung		10 February 2021
Checked by	Mr. Eric Yan		11 February 2021

Agreement No. SPW 07/2019
Shek Wu Hui Effluent Polishing Plant – Main Works Stage 1
Contract No. DC/2018/07

Weekly Site Inspection Record Summary
Inspection Information

Checklist Reference Number	210218
Date	18 February 2021 (Thursday)
Time	9:30 – 11:00

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-
Ref. No.	Remarks/Observations	Related Item No.
	<i>B. Water Quality</i>	
	• No environmental deficiency was identified during the site inspection.	
	<i>C. Air Quality</i>	
	• No environmental deficiency was identified during the site inspection.	
	<i>D. Noise</i>	
	• No environmental deficiency was identified during the site inspection.	
	<i>E. Waste / Chemical Management</i>	
	• No environmental deficiency was identified during the site inspection.	
	<i>F. Ecology and Fisheries</i>	
	• No environmental deficiency was identified during the site inspection.	
	<i>G. Landscape and Visual</i>	
	• No environmental deficiency was identified during the site inspection.	
	<i>H. Permits /Licences</i>	
	• No environmental deficiency was identified during the site inspection.	
	<i>I. Others</i>	
	No follow-up items from the previous site inspection (ref no.: 210210).	

	Name	Signature	Date
Recorded by	Ms. Echo Hung		18 February 2021
Checked by	Mr. Eric Yan		19 February 2021

Agreement No. SPW 07/2019
Shek Wu Hui Effluent Polishing Plant – Main Works Stage 1
Contract No. DC/2018/07

Weekly Site Inspection Record Summary
Inspection Information

Checklist Reference Number	210223
Date	23 February 2021 (Thursday)
Time	9:30 – 11:00

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-
Ref. No.	Remarks/Observations	Related Item No.
	<i>B. Water Quality</i>	
	• No environmental deficiency was identified during the site inspection.	
	<i>C. Air Quality</i>	
	• No environmental deficiency was identified during the site inspection.	
	<i>D. Noise</i>	
	• No environmental deficiency was identified during the site inspection.	
	<i>E. Waste / Chemical Management</i>	
	• No environmental deficiency was identified during the site inspection.	
	<i>F. Ecology and Fisheries</i>	
	• No environmental deficiency was identified during the site inspection.	
	<i>G. Landscape and Visual</i>	
	• No environmental deficiency was identified during the site inspection.	
	<i>H. Permits /Licences</i>	
	• No environmental deficiency was identified during the site inspection.	
	<i>I. Others</i>	
	No follow-up items from the previous site inspection (ref no.: 210218).	


	Name	Signature	Date
Recorded by	Ms. Echo Hung		23 February 2021
Checked by	Mr. Eric Yan		24 February 2021

Agreement No. SPW 07/2019
Shek Wu Hui Effluent Polishing Plant – Main Works Stage 1
Contract No. DE/2018/03

Weekly Site Inspection Record Summary
Inspection Information

Checklist Reference Number	210202
Date	2 February 2021 (Tuesday)
Time	10:00 – 10:30

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-
Ref. No.	Remarks/Observations	Related Item No.
	<i>B. Water Quality</i>	
	• No environmental deficiency was identified during the site inspection.	
	<i>C. Air Quality</i>	
	• No environmental deficiency was identified during the site inspection.	
	<i>D. Noise</i>	
	• No environmental deficiency was identified during the site inspection.	
	<i>E. Waste / Chemical Management</i>	
	• No environmental deficiency was identified during the site inspection.	
	<i>F. Ecology and Fisheries</i>	
	• No environmental deficiency was identified during the site inspection.	
	<i>G. Landscape and Visual</i>	
	• No environmental deficiency was identified during the site inspection.	
	<i>H. Permits /Licences</i>	
	• No environmental deficiency was identified during the site inspection.	
	<i>I. Others</i>	
	No follow-up items from the previous site inspection (ref no.: 210126).	


	Name	Signature	Date
Recorded by	Ms. Echo Hung		2 February 2021
Checked by	Mr. Eric Yan		3 February 2021

Agreement No. SPW 07/2019
Shek Wu Hui Effluent Polishing Plant – Main Works Stage 1
Contract No. DE/2018/03

Weekly Site Inspection Record Summary
Inspection Information

Checklist Reference Number	210209
Date	9 February 2021 (Tuesday)
Time	10:00 – 10:45

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-
Ref. No.	Remarks/Observations	Related Item No.
	<i>B. Water Quality</i>	
	• No environmental deficiency was identified during the site inspection.	
	<i>C. Air Quality</i>	
	• No environmental deficiency was identified during the site inspection.	
	<i>D. Noise</i>	
	• No environmental deficiency was identified during the site inspection.	
	<i>E. Waste / Chemical Management</i>	
	• No environmental deficiency was identified during the site inspection.	
	<i>F. Ecology and Fisheries</i>	
	• No environmental deficiency was identified during the site inspection.	
	<i>G. Landscape and Visual</i>	
	• No environmental deficiency was identified during the site inspection.	
	<i>H. Permits /Licences</i>	
	• No environmental deficiency was identified during the site inspection.	
	<i>I. Others</i>	
	No follow-up items from the previous site inspection (ref no.: 210202).	


	Name	Signature	Date
Recorded by	Ms. Echo Hung		9 February 2021
Checked by	Mr. Eric Yan		10 February 2021

Agreement No. SPW 07/2019
Shek Wu Hui Effluent Polishing Plant – Main Works Stage 1
Contract No. DE/2018/03

Weekly Site Inspection Record Summary
Inspection Information

Checklist Reference Number	210218
Date	18 February 2021 (Thursday)
Time	10:30 – 11:30

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-
Ref. No.	Remarks/Observations	Related Item No.
	<i>B. Water Quality</i>	
	• No environmental deficiency was identified during the site inspection.	
	<i>C. Air Quality</i>	
	• No environmental deficiency was identified during the site inspection.	
	<i>D. Noise</i>	
	• No environmental deficiency was identified during the site inspection.	
	<i>E. Waste / Chemical Management</i>	
	• No environmental deficiency was identified during the site inspection.	
	<i>F. Ecology and Fisheries</i>	
	• No environmental deficiency was identified during the site inspection.	
	<i>G. Landscape and Visual</i>	
	• No environmental deficiency was identified during the site inspection.	
	<i>H. Permits /Licences</i>	
	• No environmental deficiency was identified during the site inspection.	
	<i>I. Others</i>	
	No follow-up items from the previous site inspection (ref no.: 210209).	


	Name	Signature	Date
Recorded by	Ms. Echo Hung		18 February 2021
Checked by	Mr. Eric Yan		19 February 2021

Agreement No. SPW 07/2019
Shek Wu Hui Effluent Polishing Plant – Main Works Stage 1
Contract No. DE/2018/03

Weekly Site Inspection Record Summary
Inspection Information

Checklist Reference Number	210223
Date	23 February 2021 (Tuesday)
Time	10:30 – 11:30

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-
Ref. No.	Remarks/Observations	Related Item No.
	<i>B. Water Quality</i>	
	• No environmental deficiency was identified during the site inspection.	
	<i>C. Air Quality</i>	
	• No environmental deficiency was identified during the site inspection.	
	<i>D. Noise</i>	
	• No environmental deficiency was identified during the site inspection.	
	<i>E. Waste / Chemical Management</i>	
	• No environmental deficiency was identified during the site inspection.	
	<i>F. Ecology and Fisheries</i>	
	• No environmental deficiency was identified during the site inspection.	
	<i>G. Landscape and Visual</i>	
	• No environmental deficiency was identified during the site inspection.	
	<i>H. Permits /Licences</i>	
	• No environmental deficiency was identified during the site inspection.	
	<i>I. Others</i>	
	No follow-up items from the previous site inspection (ref no.: 210218).	


	Name	Signature	Date
Recorded by	Ms. Echo Hung		23 February 2021
Checked by	Mr. Eric Yan		24 February 2021

Agreement No. SPW 07/2019
Shek Wu Hui Effluent Polishing Plant – Main Works Stage 1
Contract No. DE/2018/04

Weekly Site Inspection Record Summary
Inspection Information

Checklist Reference Number	210202
Date	2 February 2021 (Tuesday)
Time	10:00 – 10:30

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-
Ref. No.	Remarks/Observations	Related Item No.
	<i>B. Water Quality</i>	
	• No environmental deficiency was identified during the site inspection.	
	<i>C. Air Quality</i>	
	• No environmental deficiency was identified during the site inspection.	
	<i>D. Noise</i>	
	• No environmental deficiency was identified during the site inspection.	
	<i>E. Waste / Chemical Management</i>	
	• No environmental deficiency was identified during the site inspection.	
	<i>F. Ecology and Fisheries</i>	
	• No environmental deficiency was identified during the site inspection.	
	<i>G. Landscape and Visual</i>	
	• No environmental deficiency was identified during the site inspection.	
	<i>H. Permits /Licences</i>	
	• No environmental deficiency was identified during the site inspection.	
	<i>I. Others</i>	
	No follow-up items from the previous site inspection (ref no.: 210126).	


	Name	Signature	Date
Recorded by	Ms. Echo Hung		2 February 2021
Checked by	Mr. Eric Yan		3 February 2021

Agreement No. SPW 07/2019
Shek Wu Hui Effluent Polishing Plant – Main Works Stage 1
Contract No. DE/2018/04

Weekly Site Inspection Record Summary
Inspection Information

Checklist Reference Number	210209
Date	9 February 2021 (Tuesday)
Time	10:00 – 10:45

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-
Ref. No.	Remarks/Observations	Related Item No.
	<i>B. Water Quality</i>	
	• No environmental deficiency was identified during the site inspection.	
	<i>C. Air Quality</i>	
	• No environmental deficiency was identified during the site inspection.	
	<i>D. Noise</i>	
	• No environmental deficiency was identified during the site inspection.	
	<i>E. Waste / Chemical Management</i>	
	• No environmental deficiency was identified during the site inspection.	
	<i>F. Ecology and Fisheries</i>	
	• No environmental deficiency was identified during the site inspection.	
	<i>G. Landscape and Visual</i>	
	• No environmental deficiency was identified during the site inspection.	
	<i>H. Permits /Licences</i>	
	• No environmental deficiency was identified during the site inspection.	
	<i>I. Others</i>	
	No follow-up items from the previous site inspection (ref no.: 210202).	


	Name	Signature	Date
Recorded by	Ms. Echo Hung		9 February 2021
Checked by	Mr. Eric Yan		10 February 2021

Agreement No. SPW 07/2019
Shek Wu Hui Effluent Polishing Plant – Main Works Stage 1
Contract No. DE/2018/04

Weekly Site Inspection Record Summary
Inspection Information

Checklist Reference Number	210218
Date	18 February 2021 (Thursday)
Time	10:30 – 11:30

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-
Ref. No.	Remarks/Observations	Related Item No.
	<i>B. Water Quality</i>	
	• No environmental deficiency was identified during the site inspection.	
	<i>C. Air Quality</i>	
	• No environmental deficiency was identified during the site inspection.	
	<i>D. Noise</i>	
	• No environmental deficiency was identified during the site inspection.	
	<i>E. Waste / Chemical Management</i>	
	• No environmental deficiency was identified during the site inspection.	
	<i>F. Ecology and Fisheries</i>	
	• No environmental deficiency was identified during the site inspection.	
	<i>G. Landscape and Visual</i>	
	• No environmental deficiency was identified during the site inspection.	
	<i>H. Permits /Licences</i>	
	• No environmental deficiency was identified during the site inspection.	
	<i>I. Others</i>	
	No follow-up items from the previous site inspection (ref no.: 210209).	


	Name	Signature	Date
Recorded by	Ms. Echo Hung		18 February 2021
Checked by	Mr. Eric Yan		19 February 2021

Agreement No. SPW 07/2019
Shek Wu Hui Effluent Polishing Plant – Main Works Stage 1
Contract No. DE/2018/04

Weekly Site Inspection Record Summary
Inspection Information

Checklist Reference Number	210223
Date	23 February 2021 (Tuesday)
Time	10:30 – 11:30

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-
Ref. No.	Remarks/Observations	Related Item No.
	<i>B. Water Quality</i>	
	• No environmental deficiency was identified during the site inspection.	
	<i>C. Air Quality</i>	
	• No environmental deficiency was identified during the site inspection.	
	<i>D. Noise</i>	
	• No environmental deficiency was identified during the site inspection.	
	<i>E. Waste / Chemical Management</i>	
	• No environmental deficiency was identified during the site inspection.	
	<i>F. Ecology and Fisheries</i>	
	• No environmental deficiency was identified during the site inspection.	
	<i>G. Landscape and Visual</i>	
	• No environmental deficiency was identified during the site inspection.	
	<i>H. Permits /Licences</i>	
	• No environmental deficiency was identified during the site inspection.	
	<i>I. Others</i>	
	No follow-up items from the previous site inspection (ref no.: 210218).	

	Name	Signature	Date
Recorded by	Ms. Echo Hung		23 February 2021
Checked by	Mr. Eric Yan		24 February 2021

**APPENDIX L
WASTE FLOW TABLE**

Monthly Summary Waste Flow Table for 2021

Month	Actual Quantities of Inert C&D Materials Generated Monthly						Actual Quantities of C&D Wastes Generated Monthly				
	Total Quantity Generated	Hard Rock and Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics	Chemical Waste	Others, e.g. general refuse
	(in '000m3)	(in '000m3)	(in '000m3)	(in '000m3)	(in '000m3)	(in '000m3)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000m3)
Jan	10.034	0.000	0.000	8.257	1.777	0.606	0.000	0.000	0.002	0.000	0.038
Feb	3.703	0.000	0.000	2.871	0.833	0.071	2.120	0.000	0.000	0.000	0.024
Mar											
Apr											
May											
Jun											
Sub-total	13.737	0.000	0.000	11.127	2.610	0.677	2.120	0.000	0.002	0.000	0.062
Jul											
Aug											
Sep											
Oct											
Nov											
Dec											
Total	13.737	0.000	0.000	11.127	2.610	0.677	2.120	0.000	0.002	0.000	0.062

- Notes:
1. Assume the density of soil fill is 2 ton/m³.
 2. Assume the density of rock and broken concrete is 2.5 ton/m³.
 3. Assume the density of general refuse is 0.9 ton/m³.
 4. Assume density of waste oil is assumed to be 0.8 kg/L.
 5. The inert C&D materials except slurry and bentonite are disposed at Tuen Mun 38.
 6. The slurry and bentonite are disposed at Tseung Kwun O 137.
 7. The non-inert C&D wastes are disposed at NENT.

Monthly Summary Waste Flow Table for 2021

Month	Actual Quantities of Inert C&D Materials Generated Monthly						Actual Quantities of C&D Wastes Generated Monthly				
	Total Quantity Generated	Hard Rock and Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics	Chemical Waste	Others, e.g. general refuse
	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000m ³)
Jan	0.836	0.000	0.000	0.000	0.836	0.301	21.25	0.000	0.002	0.000	0.006
Feb	0.911	0.000	0.000	0.000	0.911	0.376	39.35	0.000	0.000	0.000	0.007
Mar											
Apr											
May											
Jun											
Sub-total	1.747	0.000	0.000	0.000	1.747	0.677	60.60	0.000	0.002	0.000	0.014
Jul											
Aug											
Sep											
Oct											
Nov											
Dec											
Total	1.747	0.000	0.000	0.000	1.747	0.677	60.60	0.000	0.002	0.000	0.014

- Notes:
1. Assume the density of soil fill and special waste (i.e. sediment from DSD sedimentation tank) is 2 ton/m³.
 2. Assume the density of rock and broken concrete is 2.5 ton/m³
 3. Assume the density of general refuse is 0.9 ton/m³
 4. Density of waste oil is assumed to be 0.8 kg/L. Chemical waste includes waste oil.
 5. The inert C&D materials except slurry and bentonite are disposed at Tuen Mun 38
 6. The slurry and bentonite are disposed at Tseung Kwun O 137
 7. The non-inert C&D wastes, including general refuse & special waste (i.e. sediment from DSD sedimentation tank) are disposed at NENT

Monthly Summary Waste Flow Table for 2021 (year)

Month	Actual Quantities of Inert C&D Materials Generated Monthly						Actual Quantities of C&D Wastes Generated Monthly				
	Total Quantity Generated	Hard Rock and Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics (see Note 2)	Chemical Waste	Others, e.g. general refuse
	(in '000 kg)	(in '000 kg)	(in '000 kg)	(in '000 kg)	(in '000 kg)	(in '000 kg)	(in '000 kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000 kg)
Jan	230.16	0	0	0	230.16	0	0	0	0	0	1.54
Feb	175.98	0	100	0	75.98	0	0	0	0	0	3.63
Mar											
Apr											
May											
June											
Sub-total	406.14	0	100	0	306.14	0	0	0	0	0	5.17
July											
Aug											
Sept											
Oct											
Nov											
Dec											
Total	406.14	0	100	0	306.14	0	0	0	0	0	5.17

Forecast of Total Quantities of C&D Materials to be Generated from the Contract										
Total Quantity Generated	Hard Rock and Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics (see Note 3)	Chemical Waste	Others, e.g. general refuse
(in '000 kg)	(in '000 kg)	(in '000 kg)	(in '000 kg)	(in '000 kg)	(in '000 kg)	(in '000 kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000 kg)
800	0	200	0	600	0	0	5	0	0	30

- Notes:
- (1) The performance targets are given in PS Clause 6.21.8(14).
 - (2) The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the Site.
 - (3) Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging material

APPENDIX M
EVENT AND ACTION PLANS

Appendix M - Event Action Plans

Table M-1 Event/Action Plan for Air Quality

Event	Action			
	ET	IEC	ER	Contractor
Action level being exceeded by one sampling	<ol style="list-style-type: none"> 1. Identify source, investigate the causes of complaint and propose remedial measures; 2. Inform IEC and ER; 3. Repeat measurement to confirm finding; 4. Increase monitoring frequency to daily. 	<ol style="list-style-type: none"> 1. Check monitoring data submitted by ET; 2. Check Contractor's working method. 	<ol style="list-style-type: none"> 1. Notify Contractor. 	<ol style="list-style-type: none"> 1. Rectify any unacceptable practice; 2. Amend working methods if appropriate.
Action level being exceeded by two or more consecutive sampling	<ol style="list-style-type: none"> 1. Identify source; 2. Inform IEC and ER; 3. Advise the ER on the effectiveness of the proposed remedial measures; 4. Repeat measurements to confirm findings; 5. Increase monitoring frequency to daily; 6. Discuss with IEC and Contractor on remedial actions required; 7. If exceedance continues, 	<ol style="list-style-type: none"> 1. Check monitoring data submitted by ET; 2. Check Contractor's working method; 3. Discuss with ET and Contractor on possible remedial measures; 4. Advise the ET on the effectiveness of the proposed remedial measures; 5. Supervise Implementation of remedial measures. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of exceedance in writing; 2. Notify Contractor; 3. Ensure remedial measures properly implemented. 	<ol style="list-style-type: none"> 1. Submit proposals for remedial actions to IEC within three working days of notification; 2. Implement the agreed proposals; 3. Amend proposal if appropriate.

Appendix M - Event Action Plans

Event	Action			
	ET	IEC	ER	Contractor
	<p>arrange meeting with IEC and ER;</p> <p>8. If exceedance stops, cease additional monitoring.</p>			
Limit level being exceeded by one sampling	<ol style="list-style-type: none"> 1. Identify source, investigate the causes of exceedance and propose remedial measures; 2. Inform Contractor, IEC, ER, and EPD; 3. Repeat measurement to confirm finding; 4. Increase monitoring frequency to daily; 5. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results. 	<ol style="list-style-type: none"> 1. Check monitoring data submitted by ET; 2. Check Contractor's working method; 3. Discuss with ET and Contractor on possible remedial measures; 4. Advise the ER on the effectiveness of the proposed remedial measures; 5. Supervise implementation of remedial measures. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of exceedance in writing; 2. Notify Contractor; 3. Ensure remedial measures properly implemented. 	<ol style="list-style-type: none"> 1. Take immediate action to avoid further exceedance; 2. Submit proposals for remedial actions to IEC within three working days of notification; 3. Implement the agreed proposals; 4. Amend proposal if appropriate.
Limit level being exceeded by two or more consecutive sampling	<ol style="list-style-type: none"> 1. Notify IEC, ER, Contractor and EPD; 2. Identify source; 3. Repeat measurement to confirm findings; 	<ol style="list-style-type: none"> 1. Discuss amongst ER, ET, and Contractor on the potential remedial actions; 2. Review Contractor's remedial actions whenever 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of exceedance in writing; 2. Notify Contractor; 3. In consolidation with the 	<ol style="list-style-type: none"> 1. Take immediate action to avoid further exceedance; 2. Submit proposals for remedial actions to IEC within three working days of notification;

Appendix M - Event Action Plans

Event	Action			
	ET	IEC	ER	Contractor
	<p>4. Increase monitoring frequency to daily;</p> <p>5. Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented;</p> <p>6. Arrange meeting with IEC and ER to discuss the remedial actions to be taken;</p> <p>7. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results;</p> <p>8. If exceedance stops, cease additional monitoring.</p>	<p>necessary to assure their effectiveness and advise the ER accordingly;</p> <p>3. Supervise the implementation of remedial measures.</p>	<p>IEC, agree with the Contractor on the remedial measures to be implemented;</p> <p>4. Ensure remedial measures properly implemented;</p> <p>5. If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated.</p>	<p>3. Implement the agreed proposals;</p> <p>4. Resubmit proposals if problem still not under control;</p> <p>5. Stop the relevant portion of works as determined by the ER until the exceedance is abated.</p>

Appendix M - Event Action Plans

Table M-2 Event/Action Plan for Construction Noise

Event	Action			
	ET	IEC	ER	Contractor
Action Level	<ol style="list-style-type: none"> 1. Notify IEC and Contractor; 2. Carry out investigation; 3. Report the results of investigation to the IEC, ER and Contractor; 4. Discuss with the Contractor and formulate remedial measures; 5. Increase monitoring frequency to check mitigation effectiveness. 	<ol style="list-style-type: none"> 1. Review the analysed results submitted by the ET; 2. Review the proposed remedial measures by the Contractor and advise the ER accordingly; 3. Supervise the implementation of remedial measures. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of failure in writing; 2. Notify Contractor; 3. Require Contractor to propose remedial measures for the analysed noise problem; 4. Ensure remedial measures are properly implemented. 	<ol style="list-style-type: none"> 1. Submit noise mitigation proposals to IEC; 2. Implement noise mitigation proposals.
Limit Level	<ol style="list-style-type: none"> 1. Identify source; 2. Inform IEC, ER, EPD and Contractor; 3. Repeat measurements to confirm findings; 4. Increase monitoring frequency; 5. Carry out analysis of 	<ol style="list-style-type: none"> 1. Discuss amongst ER, ET, and Contractor on the potential remedial actions; 2. Review Contractors remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly; 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of failure in writing; 2. Notify Contractor; 3. Require Contractor to propose remedial measures for the analysed noise problem; 	<ol style="list-style-type: none"> 1. Take immediate action to avoid further exceedance; 2. Submit proposals for remedial actions to IEC within 3 working days of notification; 3. Implement the agreed proposals;

Appendix M - Event Action Plans

Event	Action			
	ET	IEC	ER	Contractor
	<p>Contractor's working procedures to determine possible mitigation to be implemented;</p> <p>6. Inform IEC, ER and EPD the causes and actions taken for the exceedances;</p> <p>7. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results;</p> <p>8. If exceedance stops, cease additional monitoring.</p>	<p>3. Supervise the implementation of remedial measures.</p>	<p>4. Ensure remedial measures properly implemented;</p> <p>5. If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated.</p>	<p>4. Resubmit proposals if problem still not under control;</p> <p>5. Stop the relevant portion of works as determined by the ER until the exceedance is abated.</p>

Appendix M - Event Action Plans

Table M-3 Event/Action Plan for Ecology

Action Level	Response	Limit Level	Response
<i>Construction Phase</i>			
Decline in numbers of all waterbird species relative to numbers during Baseline Monitoring such that the Action Level response is triggered.	Investigate cause and if cause identified as related to the Project instigate remedial action to remove or reduce source of disturbance.	Decline in numbers of all waterbird species relative to numbers during Baseline Monitoring such that the Limit Level response is triggered.	Investigate cause and if caused identified as related to the Project instigate remedial action.
Decline in numbers of any one waterbird species occurring in significant numbers* during Baseline Monitoring such that the Action Level response is triggered.	Investigate cause and if cause identified as related to the Project instigate remedial action to remove or reduce source of disturbance.	Decline in numbers of any one waterbird species occurring in significant numbers* during Baseline Monitoring such that the Limit Level response is triggered.	Investigate cause and if caused identified as related to the Project instigate remedial action.

Appendix M - Event Action Plans

Table M-4 Event/Action Plan for Landscape and Visual

Event	Action			
	ET	IEC	ER	Contractor
Non-conformity on one occasion	<ol style="list-style-type: none"> 1. Inform the Contractor, IEC and ER; 2. Discuss remedial actions with IEC, ER and Contractor 3. Monitor remedial actions until rectification has been completed. 	<ol style="list-style-type: none"> 1. Check inspection report; 2. Check Contractor's working method; 3. Discuss with ET, ER and Contractor on possible remedial measures; 4. Advise ER on effectiveness of proposed remedial measures. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of non-conformity in writing; 2. Review and agree on the remedial measures proposed by the Contractor; 3. Supervise implementation of remedial measures. 	<ol style="list-style-type: none"> 1. Identify source and investigate the non-conformity; 2. Implement remedial measures; 3. Amend working methods agreed with ER as appropriate; 4. Rectify damage and undertake any necessary replacement.

Appendix M - Event Action Plans

Event	Action			
	ET	IEC	ER	Contractor
Repeated Non-conformity	<ol style="list-style-type: none"> 1. Identify source; 2. Inform the Contractor, IEC and ER; 3. Discuss inspection frequency; 4. Discuss remedial actions with IEC, ER and Contractor; 5. Monitor remedial actions until rectification has been completed; 6. If non-conformity stops, cease additional monitoring. 	<ol style="list-style-type: none"> 1. Check inspection report; 2. Check Contractor's working method; 3. Discuss with ET, ER and Contractor on possible remedial measures; 4. Advise ER on effectiveness of proposed remedial measures. 	<ol style="list-style-type: none"> 1. Notify the Contractor; 2. In consultation with the ET and IEC, agree with the Contractor on the remedial measures to be implemented; 3. Supervise implementation of remedial measures. 	<ol style="list-style-type: none"> 1. Identify source and investigate the non-conformity; 2. Implement remedial measures; 3. Amend working methods agreed with ER as appropriate; 4. Rectify damage and undertake any necessary replacement. Stop relevant portion of works as determined by ER until the non-conformity is abated.

**APPENDIX N
ENVIRONMENTAL MITIGATION
IMPLEMENTATION SCHEDULE (EMIS)**

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	What requirements or standards for the measure to achieve	Status
Air Quality Impact							
S2.3.1.3	<p>Dust suppression measures stipulated in the Air Pollution Control (Construction Dust) Regulation and good site practices:</p> <p>Any excavated or stockpile of dusty material should be covered entirely by impervious sheeting or sprayed with water to maintain the entire surface wet and then removed or backfilled or reinstated where practicable within 24 hours of the excavation or unloading;</p> <p>Any dusty material remaining after a stockpile is removed should be wetted with water and cleared from the surface of roads;</p> <p>A stockpile of dusty material should not be extended beyond the pedestrian barriers, fencing or traffic cones;</p> <p>The load of dusty materials on a vehicle leaving a construction site should be covered entirely by impervious sheeting to ensure that the dusty materials do not leak from the vehicle;</p> <p>Where practicable, vehicle washing facilities with high pressure water jet should be provided at every discernible or designated vehicle exit point. The area where vehicle washing takes place and the road section between the washing facilities and the exit point should be paved with concrete, bituminous materials or hardcores;</p> <p>When there are open excavation and reinstatement works, hoarding of not less than 2.4m high should be provided as far as practicable along the site boundary with provision for public crossing. Good site practice shall also be adopted by the Contractor to ensure the conditions of the hoardings are properly maintained throughout the construction period.</p> <p>The portion of any road leading only to construction site that is within 30m of a vehicle entrance or exit should be kept clear of dusty materials;</p>	To minimize the dust impact	Contractor	Work Sites	Construction phase of Main Works Stage 1, Stage 2 and Stage 3	Air Pollution Control Ordinance (APCO) and Air Pollution Control (Construction Dust) Regulation	^ ^ ^ ^ ^ ^ ^

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	What requirements or standards for the measure to achieve	Status
S2.3.1.3	Surfaces where any pneumatic or power-driven drilling, cutting, polishing or other mechanical breaking operation takes place should be sprayed with water or a dust suppression chemical continuously;	To minimize the dust impact	Contractor	Work Sites	Construction phase of Main Works Stage 1, Stage 2 and Stage 3	Air Pollution Control Ordinance (APCO) and Air Pollution Control (Construction Dust) Regulation	^
	Any area that involves demolition activities should be sprayed with water or a dust suppression chemical immediately prior to, during and immediately after the activities so as to maintain the entire surface wet;						^
	Where a scaffolding is erected around the perimeter of a building under construction, effective dust screens, sheeting or netting should be provided to enclose the scaffolding from the ground floor level of the building, or a canopy should be provided from the first floor level up to the highest level of the scaffolding;						N/A
	Any skip hoist for material transport should be totally enclosed by impervious sheeting;						N/A
	Every stock of more than 20 bags of cement or dry pulverised fuel ash (PFA) should be covered entirely by impervious sheeting or placed in an area sheltered on the top and the 3 sides;						N/A
	Cement or dry PFA delivered in bulk should be stored in a closed silo fitted with an audible high level alarm which is interlocked with the material filling line and no overfilling is allowed;						N/A
	Loading, unloading, transfer, handling or storage of bulk cement or dry PFA should be carried out in a totally enclosed system or facility, and any vent or exhaust should be fitted with an effective fabric filter or equivalent air pollution control system; and						N/A
	Exposed earth should be properly treated by compaction, turfing, hydroseeding, vegetation planting or sealing with latex, vinyl, bitumen, shortcrete or other suitable surface stabiliser within six months after the last construction activity on the construction site or part of the construction site where the exposed earth lies						^

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	What requirements or standards for the measure to achieve	Status
Noise Impact							
S3.2.1.1	Use of movable barrier, enclosure, acoustic mat and quiet plant. Use of wooden frames barrier with a small-cantilevered upper portion of superficial density not less than 14kg/m ² on a skid footing with 25mm thick internal sound absorptive lining.	To minimize construction noise impact arising from the Project at the affected noise sensitive receivers (NSRs)	Contractor	Work Sites	Construction phase of Main Works Stage 1, Stage 2 and Stage 3	EIAO-TM, Noise Control Ordinance (NCO)	^
S3.2.1.2	Only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction program.	To minimize construction noise impact arising from the Project at the affected NSRs	Contractor	Work Sites	Construction phase of Main Works Stage 1, Stage 2 and Stage 3	EIAO-TM, NCO	^
	Silencers or mufflers on construction equipment should be utilized and should be properly maintained during the construction program.						^
	Mobile plant, if any, should be sited as far away from NSRs as possible.						^
	Machines and plant (such as trucks) that may be in intermittent use should be shut down between works periods or should be throttled down to a minimum.						^
	Plant known to emit noise strongly in one direction should, wherever possible, be orientated so that the noise is directed away from the nearby NSRs.						^
	Material stockpiles and other structures should be effectively utilized, wherever practicable, in screening noise from on-site construction activities.						N/A

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	What requirements or standards for the measure to achieve	Status
Ecological Impact							
S4.2.1.1	Solid dull green noise/visual barriers of at least 2m high shall be erected and maintained between active works area and all areas of ecological importance.	Minimize noise and human disturbances during construction phase.	Contractor	Work Sites	Construction phase of Main Works Stage 1, Stage 2 and Stage 3	EIAO-TM	^
S4.2.1.2	Avoid unnecessary lighting.	Minimize mortality impacts on birds.	Design / Contractor/ Plant Operator	Work Sites	Construction phase of Main Works Stage 1, Stage 2 and Stage 3	EIAO-TM	^
S4.2.1.3	Good construction site practice to minimise dust generation should be followed on all construction sites. Measures to avoid, minimise and mitigate impacts on air quality are detailed in this schedule	Minimize dust generation from construction sites.	Contractor	Work Sites	Construction phase of Main Works Stage 1, Stage 2 and Stage 3	EIAO-TM	^
S4.2.1.4	Temporary sewerage and drainage to be designed and installed to collect wastewater and prevent it from entering water bodies;	Avoid, minimise and mitigate impact on water quality	Contractor	Work Sites	Construction phase of Main Works Stage 1, Stage 2 and Stage 3	EIAO-TM	^
	Proper locations well away from nearby water bodies should be used for temporary storage of materials (i.e. equipment, filling materials, chemicals and fuel) and temporary stockpiles of construction debris and spoil, and these should be identified before commencement of works;						^
	To prevent muddy water entering nearby water bodies, work sites close to nearby water bodies should be isolated, using such items as sandbags or silt curtains with lead edge at bottom and properly supported props. Other protective measures should also be taken to ensure that no pollution or siltation occurs to the water gathering grounds of the work sites;						^
	Construction debris and spoil should be covered and/or properly disposed of as soon as possible to avoid these being washed into nearby water bodies;						^

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	What requirements or standards for the measure to achieve	Status
S4.2.1.4	Proper locations for discharge outlets of temporary wastewater treatment facilities well away from sensitive receivers should be identified;	Avoid, minimise and mitigate impact on water quality	Contractor	Work Sites	Construction phase of Main Works Stage 1, Stage 2 and Stage 3	EIAO-TM	^
	Adequate lateral support should be erected where necessary in order to prevent soil/mud from slipping into water bodies;						^
	Site boundaries should be clearly marked and any works beyond the boundary strictly prohibited;						^
	Regular water monitoring and site audit should be carried out at adequate points along any watercourses where construction works are underway upstream within their catchments and also on the Ng Tung, Sheung Yue and Shek Sheung Rivers. If the monitoring and audit results show that pollution occurs, adequate measures including temporarily cessation of works should be considered;						^
	Excavation profiles should be properly designed and executed with attention to the relevant requirements for environment, health and safety;						^
	Where soil to be excavated is situated beneath the groundwater table, it may be necessary to lower the groundwater table by installing well points or similar means;						N/A
	Stockpiling sites should be lined with impermeable sheeting and banded. Stockpiles should be properly covered by impermeable sheeting to reduce dust emission during dry season or contaminated run-off during rainy season. Watering should be avoided on stockpiles of contaminated soil to minimize contaminated runoff and construction materials should be properly covered and located away from nearby water bodies; and						^
	Supply of suitable clean backfill material after excavation, if required.						N/A
	Vehicles containing any excavated materials should be suitably covered to limit potential dust emissions or contaminated run-off, and truck bodies and tailgates should be sealed to prevent discharge during transport or during wet season;						^
	Speed control for the trucks carrying contaminated materials should be enforced;						^
	Vehicle wheel washing facilities at construction sites' exit points should be established and used, where necessary						^

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	What requirements or standards for the measure to achieve	Status
Water Quality Impact							
S5.2.2.1	Construction Site Runoff Practices and measures provided in the Practice Note for Professional Persons on Construction Site Drainage, (PROPECC PN1/94) should be followed where applicable.	Control construction runoff	Contractors	Work Sites	Construction phase of Main Works Stage 1, Stage 2 and Stage 3	EIAO-TM, WPCO, EIAO	^
S5.2.2.2 – S5.2.2.3	<p>Portable chemical toilets and sewage holding tanks should be provided for handling the construction sewage generated by the workforce. A licensed Contractor should be employed to provide appropriate and adequate portable toilets and be responsible for appropriate disposal and maintenance.</p> <p>Notices should be posted at conspicuous locations to remind the workers not to discharge any sewage or wastewater into the nearby environment during the construction phase of the Project. Regular environmental audit on construction site should be conducted in order to provide an effective control of any malpractices and achieve continual improvement of environmental performance on site. It is anticipated that sewage generation during the construction phase of the Project would not cause water quality impact after undertaking all required measures</p>	Handling of site sewage	Contractors	Work Sites	Construction phase of Main Works Stage 1, Stage 2 and Stage 3	EIAO-TM, WPCO, EIAO	^

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	What requirements or standards for the measure to achieve	Status
Waste Management							
S6.2.2.1	Nomination of an approved person, such as a site manager, to be responsible for the implementation of good site practices, arrangements for collection and effective disposal to an appropriate facility, of all wastes generated at the site;	Minimize waste generation during construction	Contractor	Work Sites	Construction phase of Main Works Stage 1, Stage 2 and Stage 3	Waste Disposal Ordinance (WDO)	^
	Training of site personnel in site cleanliness, appropriate waste management procedures and concepts of waste reduction, reuse and recycling;						^
	Provision of sufficient waste disposal points and regular collection for disposal;						^
	Appropriate measures to minimise windblown litter and dust during transportation of waste by either covering trucks or by transporting wastes in enclosed containers;						^
	Regular cleaning and maintenance programme for drainage systems, sumps and oil interceptors;						^
	An Environmental Management Plan (EMP) should be prepared by the contractor and submitted to the Supervisor for approval.						^
S6.2.3.1	Segregate and store different types of waste in different containers, skip or stockpiles to enhance reuse or recycling of materials and their proper disposal;	Reduce waste generation	Contractor	Work Sites	Prior to the commencement of construction of Main Works Stage 1, Stage 2 and Stage 3	WDO	^
	Proper storage and site practices to minimize the potential for damage and contamination of construction materials;						^
	Plan and stock construction materials carefully to minimize amount of waste generated and avoid unnecessary generation of waste;						^
	Sort out demolition debris and excavated materials from demolition works to recover reusable/recyclable portions (i.e. soil, broken concrete, metal etc.); and						^
	Provide training to workers on the importance of appropriate waste management procedures, including waste reduction, reuse and recycling.						^

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	What requirements or standards for the measure to achieve	Status
6.2.4.1	Waste, such as soil, should be handled and stored well to ensure secure containment, thus minimizing the potential of pollution;	Minimize waste impacts arising from waste storage	Contractor	Work Sites	Construction phase of Main Works Stage 1, Stage 2 and Stage 3	WDO	^
	Stockpiling area should be provided with covers and water spraying system to prevent materials from wind-blown or being washed away; and						^
	Different locations should be designated to stockpile each material to enhance reuse.						^
S6.2.4.2	Remove waste in timely manner;	Minimize waste impacts arising from waste storage	Contractor	Work Sites	Construction phase of Main Works Stage 1, Stage 2 and Stage 3	WDO	^
	Employ the trucks with cover or enclosed containers for waste transportation						^
	Obtain relevant waste disposal permits from the appropriate authorities						^
	Disposal of waste should be done at licensed waste disposal facilities.						^
S6.2.5.2	Maintain temporary stockpiles and reuse excavated fill material for backfilling;	Minimize waste impacts from excavated and C&D materials	Contractor	Work Sites	Construction phase of Main Works Stage 1, Stage 2 and Stage 3	Land (Miscellaneous Provisions) Ordinance, WDO, ETWB TCW No. 19/2005	^
	Carry out on-site sorting;						^
	Make provisions in the Contract documents to allow and promote the use of recycled aggregates where appropriate;						^
	Adopt “selective demolition” technique to demolish the existing structure and facilities with a view to recovering broken concrete effectively for recycling purpose, where possible; and						N/A
	Implement a trip-ticket system for each works contract to ensure that the disposal of C&D materials are properly documented and verified.						^
S6.2.5.3	The Contractor should recycle as much as possible of the C&DM on-site. Public fill and C&DM waste should be segregated and stored in different containers or skips to enhance reuse or recycling of materials and their proper disposal. For example, concrete and masonry can be crushed and used as fill, and steel reinforcing bar can be used by scrap steel mills. Different areas of the work sites should be designated for such segregation and storage.	Minimize waste impacts from building demolition and new building construction	Contractor	Work Sites	Construction phase of Main Works Stage 1, Stage 2 and Stage 3	Land (Miscellaneous Provisions) Ordinance, WDO, ETWB TCW No. 19/2005	^

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	What requirements or standards for the measure to achieve	Status
S6.2.5.3	The use of wooden hoardings shall not be allowed. An alternative material, such as metal, aluminium or alloy etc, could be used.	Minimize waste impacts from building demolition and new building construction	Contractor	Work Sites	Construction phase of Main Works Stage 1, Stage 2 and Stage 3	Land (Miscellaneous Provisions) Ordinance, WDO, ETWB TCW No. 19/2005	^
	Government has developed a charging policy for the disposal of waste to landfill at present. It will provide additional incentive to reduce the volume of generated waste and ensure proper segregation to allow reuse of the inert material on site when implemented.						^
	In order to minimize the impacts of the demolition works, the generated wastes must be cleared as quickly as possible after demolition. Therefore, the demolition and clearance works should be undertaken simultaneously. To facilitate proper segregation of inert and non-inert C&D material arising from demolition works, selective demolition method should be adopted.						^
S6.2.5.4	If chemical wastes are produced at the construction site, the Contractors should register with EPD as chemical waste producers.	Control the chemical waste and ensure proper storage, handling and disposal	Contractor	Work Sites	Construction phase of Main Works Stage 1, Stage 2 and Stage 3	Waste Disposal (Chemical Waste General) Regulation, Code of Practice on the Packaging, Labelling and Storage of Chemical Waste	^
	Chemical wastes should be stored in appropriate containers and collected by a licensed chemical waste contractor. Chemical wastes (e.g. spent lubricant oil) should be recycled at an appropriate facility as far as possible, while the chemical waste that cannot be recycled should be disposed of at either the Chemical Waste Treatment Centre, or another licensed facility, in accordance with the Waste Disposal (Chemical Waste) (General) Regulation.						^
S6.2.5.5	General refuse should be stored in enclosed bins separately from construction and chemical wastes.	Minimize production of the general refuse and avoid odour, pest and litter impacts	Contractor	Work Sites	Construction phase of Main Works Stage 1, Stage 2 and Stage 3	Waste Disposal (Chemical Waste General) Regulation	^
	Recycling bins should also be placed to encourage recycling.						^
	Preferably enclosed and covered areas should be provided for general refuse collection and routine cleaning for these areas should also be implemented to keep areas clean.						^
	A reputable waste collector should be employed to remove general refuse on a daily basis.						^

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	What requirements or standards for the measure to achieve	Status
Landscape and Visual							
S7.3.1.1	<p>For areas unavoidably disturbed by the Project on a short term basis e.g. works areas, the general principle to try and restore these to their former state to suit future land use, should be adhered to.</p> <p>With regard to topsoil, where identified, it should be stripped, treated appropriately, and where suitable and practical stored for re-use in the construction of the soft landscape works such as roadside amenity strips, and open space sites.</p>	Minimize the impact to the landscape and visual	Contractor	Work Sites	Prior to construction and construction phase		N/A
S7.3.2.1	<p>MM4 – Tree Protection & Preservation</p> <p>Existing trees to be retained within the Project Site should be carefully protected during construction. In particular Old and Valuable Trees (OVTs) will be preserved according to ETWB TC (Works) No. 29/2004. Detailed Tree Protection Specification shall be provided in the Contract Specification. Under this specification, the Contractor shall be required to submit, for approval, a detailed working method statement for the protection of trees prior to undertaking any works adjacent to all retained trees, including trees in Contractor’s works areas. A detailed tree survey will be carried out for the Tree Removal Application (TRA) process which will be carried out at the later detailed design stage of the Project. The detailed tree survey will propose which trees should be retained, transplanted or felled and will include details of tree protection measures for those trees to be retained.</p>	Protect and Preserve Trees	Designer / Contractor	Work Sites	Prior to construction and construction phase	ETWB TCW No. 29/2004 and DEVB TC(W) No.7/2015	^

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	What requirements or standards for the measure to achieve	Status
S7.3.2.1	<p>MM5 - Tree Transplantation</p> <p>Trees unavoidably affected by the Project works should be transplanted where practical. Trees should be transplanted straight to their final receptor site and not held in a temporary nursery as far as possible. A detailed Tree Transplanting Specification shall be provided in the Contract Specification, where applicable. Sufficient time for necessary tree root and crown preparation periods shall be allowed in the project programme. A detailed transplanting proposal will be submitted to relevant government departments for approval in accordance with ETWBTC No. 2/2004 and DEVB TC(W) No. 7/2015 and final locations of transplanted trees should be agreed prior to commencement of the work. For trees associated with highways e.g. roadside planting along highways, that are unavoidably affected and should be transplanted, HyD HQ/GN/13 'Interim Guidelines for Tree Transplanting Works under Highways Department's Vegetation Maintenance Ambit' should be referred to.</p>	<p>Transplant Trees where suitable for transplantation</p>	<p>Designer / Contractor</p>	<p>Work Sites where possible. Otherwise consider offsite locations</p>	<p>Prior to construction, construction phase and operation phase</p>	<p>DEVB TC(W) No. 7/2015 and ETWB TCW No.2/2004</p> <p>HyD HQ/GN/13 Interim Guidelines for Tree Transplanting Works under Highways Department's Vegetation Maintenance Ambit</p>	<p>^</p>
S7.3.2.1	<p>MM6 - Slope Landscaping</p> <p>Site formation should be reduced as far as possible. Hydroseeding of modified slopes should be done as soon as grading works are completed to prevent erosion and subsequent loss of landscape resources and character. Woodland tree seedings and/or shrubs should be planted where slope gradient and site conditions allow.</p> <p>In addition, landscape planting should be provided for the retaining structures associated with modified slopes where conditions allow. All slope landscaping works should comply with GWO Publication No. 1/2011-Technical Guidelines on Landscape Treatment for Slopes.</p>	<p>To avoid substantial slope cutting and fill slopes.</p> <p>To prevent erosion and subsequent loss of landscape resources and character.</p> <p>To ensure man-made slopes are as visually amenable as possible.</p>	<p>Designer / Contractor</p>	<p>Work Sites</p>	<p>Prior to construction, construction phase and operation phase</p>	<p>GEO Publication (1999) - Use of Vegetation as Surface Protection on Slope; GEO Publication No. 1/2011-Technical Guidelines on Landscape Treatment for Slopes</p>	<p>N/A</p> <p>N/A</p>

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	What requirements or standards for the measure to achieve	Status
S7.3.2.1	MM7 - Compensatory Planting Compensatory tree planting for felled trees shall be provided to the satisfaction of relevant Government departments. Required numbers and locations of compensatory trees shall be determined and agreed separately with Government during the Tree Removal Application process under DEVB TC(W) No. 7/2015.	Compensate for trees and shrubs lost due to the Project	Designer / Contractor	Work Sites where possible. Otherwise consider offsite locations	Prior to construction, construction phase and operation phase	DEVB TC(W) No. 7/2015 and ETWB TCW No. 2/2004	N/A
	Compensatory planting is proposed at the potential open areas such as open spaces, amenity areas, open areas of the streetscapes, as well as the open areas within development lots.						N/A
	Compensatory planting for shrubs should be considered in suitable locations. Native species such as <i>Melastoma malabathricum</i> , <i>Diospyros vaccinioides</i> , <i>Gardenia jasminoides</i> , <i>Ixora chinensis</i> , <i>Ligustrum sinense</i> , <i>Litsea rotundifolia</i> , <i>Melastoma dodecandrum</i> , <i>Atalantia buxifolia</i> , <i>Rhodymyrtus tomentosa</i> , <i>Rhaphiolepis indica</i> , and <i>Rhododendron simsii</i> are suggested.						N/A
S7.3.2.1	MM9 - Vertical Greening Planting of climbers to grow up vertical surfaces were appropriate.	Soften hard surfaces and facilities	Designer / Contractor	On appropriate structures	Prior to construction, construction phase and operation phase	ETWB TCW No.11/2004 – Cyber Manual for Greening	N/A
S7.3.2.1	MM10 - Green Roof Roof greening where appropriate should be established on proposed buildings as per the guidelines stated. These guidelines provide further details including information regarding structural loading, design, maintenance, etc. considerations as well as providing information on what types of plants might be suitable.	Reduce exposure to untreated concrete surfaces and particularly mitigate visual impact to visually sensitive receivers (VSRs) at high levels. Provide greening.	Designer / Contractor	On appropriate buildings	Prior to construction, construction phase and operation phase	CIBSE HK Branch, Technical Guidelines for Green Roof Systems in Hong Kong (2011); ArchSD/Urbis Study on Green Roof Application in HK (2007)	N/A

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	What requirements or standards for the measure to achieve	Status
S7.3.2.1	MM11 - Screen Planting Tall screen/buffer trees and shrubs should be planted. This measure may additionally form part of the compensatory planting.	To screen proposed structures such as roads and buildings. Improve compatibility with the surrounding environment and create a pleasant pedestrian environment	Designer / Contractor	Along roads, around suitable built structures, or around VSRs to contain their view out to the structures.	Prior to construction, construction phase and operation phase	ETWB TCW No. 10/2013 and 3/2006	N/A
S7.3.2.1	MM16 - Screen Hoarding Screen hoarding shall be erected along areas of the construction works site boundary where the works site borders publically accessible routes and/or is close to visually sensitive receivers (VSRs). It is proposed that the screening be compatible with the surrounding environment and where possible, non-reflective, recessive colours be used. Any works areas near the ecological sensitive areas should erect 2m high dull green site boundary fence.	To screen undesirable views of the works site.	Designer	Work Sites	Construction phase		^
S7.3.2.1	MM17 - Light Control Construction day and night time lighting should be controlled to minimize glare impact to adjacent VSRs during the Construction phase. Street and night time lighting shall also be controlled to minimize glare impact to adjacent VSRs during the operation phase.	To minimize glare impact to adjacent VSRs.	Designer / Contractor	Work Sites and/or the Plant	Construction phase and operation phase		^

Remarks: EM&A Programme under FEP-02/474/2013	
^	Compliance of mitigation measure;
N/A	Not applicable at this stage;
N/A(1)	Not observed;
*	Recommendation was made during site audit but improved/rectified by the contractor;
#	Recommendation was made during site audit but not yet improved/rectified by the contractor;
X	Non-compliance of mitigation measure;
●	Non-compliance but rectified by the contractor.

**APPENDIX O
SUMMARIES OF ENVIRONMENTAL
COMPLAINT, WARNING, SUMMON
AND NOTIFICATION OF SUCCESSFUL
PROSECUTION**

Shek Wu Hui Effluent Polishing Plant – Main Works Stage 1

Appendix O – Summary of Environmental Complaint, Warning, Summon and Notification of Successful Prosecution

Reporting Month: February 2021

Log Ref.	Location	Received Date	Details of Complaint/Warning/Summon and Prosecution	Investigation/Mitigation Action	Status
1	Expansion Site of SWHSTP (Portion C)	18 March 2020	Muddy water was suspected to be discharged from the expansion site of SWHSTP to Shek Sheung River, manholes and foul drains nearby	<ul style="list-style-type: none"> • Employed suction truck and dump truck to clear the silt and mud at Shek Sheung River • Arranged to repair the wastewater treatment system • Installed additional sedimentation tanks and wastewater treatment system to increase the on-site treatment capacity • Clean the slurry sediment released from the outlet regularly by suction trucks • Avoid damage of underground drains and pipes caused by existing construction works • Avoid illegal discharge from the Site into foul drains and manholes 	Complaint Investigation Report (CIR) was submitted in April 2020

Shek Wu Hui Effluent Polishing Plant – Main Works Stage 1

Appendix O – Summary of Environmental Complaint, Warning, Summon and Notification of Successful Prosecution

Log Ref.	Location	Received Date	Details of Complaint/Warning/Summon and Prosecution	Investigation/Mitigation Action	Status
2	SWHEPP	19 February 2021	Significant odour nuisance was suspected to be emitted from the construction activities of SWHEPP	<ul style="list-style-type: none"> • Ensured only PME's with valid NRMM label were used on-site • Conducted regular visual checking against emission quality of exhaust pipe of equipment by using the Ringlemann Chart • Used ULSD for diesel-powered equipment • Provided water spraying and water sprinklers system for haul road access and demolition works • Used battery powered solution to provide power to the tower crane • Provided cover for all rubbish bins on-site • Separated general refuse from construction waste 	CIR was submitted in March 2021

Remarks: 1 environmental complaint was received in the reporting period.
 No warning/summon and prosecution was received in the reporting period.

APPENDIX P
SUMMARY OF EXCEEDANCE

Agreement No. SPW 07/2019
Shek Wu Hui Effluent Polishing Plant – Main Works Stage 1

Appendix P – Summary of Exceedance

Reporting Month: February 2021

(A) Exceedance Report for Air Quality
(NIL in the reporting month)

(B) Exceedance Report for Construction Noise
(NIL in the reporting month)

(C) Exceedance Report for Ecology
No Action Level of ecological monitoring was triggered in the reporting month.
One (1) Limit Level of ecological monitoring was triggered in the reporting month.

**APPENDIX Q
TENTATIVE CONSTRUCTION
PROGRAMME**

ID	KD	Task Name	Duration	Start	Finish	Actual Start	Actual Finish	Total Slack	Predecessors	Successors	% Complete	Time Risk Allowance	2019	2020	2021	2022	2023	2024	2025									
													Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4
1		Contract Dates	1956 days	Mon 16/9/19	Wed 22/1/25	Mon 16/9/19	NA	0 days			36%		16/9							22/1								
2		Starting Date	0 days	Mon 16/9/19	Mon 16/9/19	Mon 16/9/19	Mon 16/9/19	0 days		4,5FS+181 days	100%		16/9															
3		Access Date (cal. day)	180 days	Mon 16/9/19	Sat 14/3/20	Mon 16/9/19	Sat 14/3/20	0 days			100%		16/9	14/3														
4		Portion A-1	0 days	Mon 16/9/19	Mon 16/9/19	Mon 16/9/19	Mon 16/9/19	0 days	2		100%		16/9															
5		Portion A-2	0 days	Mon 16/9/19	Mon 16/9/19	Mon 16/9/19	Mon 16/9/19	0 days	2FS+181 days		100%		16/9															
6		Portion C-1A	0 days	Mon 16/9/19	Mon 16/9/19	Mon 16/9/19	Mon 16/9/19	0 days	2		100%		16/9															
7		Portion C-1B	0 days	Mon 16/9/19	Mon 16/9/19	Mon 16/9/19	Mon 16/9/19	0 days	2		100%		16/9															
8		Portion C-2A	0 days	Mon 16/9/19	Mon 16/9/19	Mon 16/9/19	Mon 16/9/19	0 days	2		100%		16/9															
9		Portion C-2B	0 days	Mon 16/9/19	Mon 16/9/19	Mon 16/9/19	Mon 16/9/19	0 days	2		100%		16/9															
10		Portion C-2C	0 days	Mon 16/9/19	Mon 16/9/19	Mon 16/9/19	Mon 16/9/19	0 days	2		100%		16/9															
11		Portion C-2D	0 days	Mon 16/9/19	Mon 16/9/19	Mon 16/9/19	Mon 16/9/19	0 days	2		100%		16/9															
12		Portion C-3	0 days	Mon 16/9/19	Mon 16/9/19	Mon 16/9/19	Mon 16/9/19	0 days	2		100%		16/9															
13		Portion C-4	0 days	Mon 16/9/19	Mon 16/9/19	Mon 16/9/19	Mon 16/9/19	0 days	2		100%		16/9															
14		Portion C-5	0 days	Mon 16/9/19	Mon 16/9/19	Mon 16/9/19	Mon 16/9/19	0 days	2		100%		16/9															
15		Portion C-6	0 days	Sat 14/3/20	Sat 14/3/20	Sat 14/3/20	Sat 14/3/20	0 days	2FS+181 days	442,417	100%		16/9	14/3														
16		Works Area WA1	1 day	Mon 16/9/19	Mon 16/9/19	Mon 16/9/19	Mon 16/9/19	0 days	2		100%		16/9															
17		Works Area WA2-A	1 day	Mon 16/9/19	Mon 16/9/19	Mon 16/9/19	Mon 16/9/19	0 days	2		100%		16/9															
18		Key Date (cal. day)	842 days	Tue 17/9/19	Wed 5/1/22	Tue 17/9/19	NA	0 days			45%		17/9															
19		KD1A (525 days after starting date)	525 days	Tue 17/9/19	Mon 22/2/21	Tue 17/9/19	NA	0 days	2FS+1 day		63%		17/9															
20		KD2A (660 days after starting date)	660 days	Tue 17/9/19	Wed 7/7/21	Tue 17/9/19	NA	0 days	2FS+1 day		50%		17/9															
21		KD3A (740 days after starting date)	740 days	Tue 17/9/19	Sat 25/9/21	Tue 17/9/19	NA	0 days	2FS+1 day		42%		17/9															
22		KD3B (725 days after starting date)	727 days	Tue 17/9/19	Sun 12/9/21	Tue 17/9/19	NA	0 days	2FS+1 day		42%		17/9															
23		KD3C (750 days after starting date)	752 days	Tue 17/9/19	Thu 7/10/21	Tue 17/9/19	NA	0 days	2FS+1 day		41%		17/9															
24		KD3D (660 days after starting date)	660 days	Tue 17/9/19	Wed 7/7/21	Tue 17/9/19	NA	0 days	2FS+1 day		47%		17/9															
25		KD3E (840 days after starting date)	842 days	Tue 17/9/19	Wed 5/1/22	Tue 17/9/19	NA	0 days	2FS+1 day		37%		17/9															
26		Completion Date (cal. day)	1955 days	Tue 17/9/19	Wed 22/1/25	Tue 17/9/19	NA	0 days			29%		17/9															
27		Section 1 of Works (675 days after starting date)	675 days	Tue 17/9/19	Thu 22/7/21	Tue 17/9/19	NA	0 days	2FS+1 day		82%		17/9															
28		Section 2 of Works (1,295 days after starting date)	1295 days	Tue 17/9/19	Mon 3/4/23	Tue 17/9/19	NA	0 days	2FS+1 day		25%		17/9															
29		Section 3 of Works (1,120 days after starting date)	1120 days	Tue 17/9/19	Mon 10/10/22	Tue 17/9/19	NA	0 days	2FS+1 day		28%		17/9															
30		Section 4 of Works (900 days after starting date)	900 days	Tue 17/9/19	Fri 4/3/22	Tue 17/9/19	NA	0 days	2FS+1 day		35%		17/9															
31		Section 5 of Works (1,590 days after starting date)	1590 days	Tue 17/9/19	Tue 23/1/24	Tue 17/9/19	NA	0 days	2FS+1 day	32,33	20%		17/9															
32		Defect Liability Period	365 days	Wed 24/1/24	Wed 22/1/25	NA	NA	0 days	31		0%																	
33		Soft Landscape Establishment Works	365 days	Wed 24/1/24	Wed 22/1/25	NA	NA	0 days	31		0%																	
34	*	Planned Completion - Key Date (cal. day)	255 days	Mon 27/9/21	Thu 9/6/22	NA	NA	-216.5 days			0%																	
35	KD1A	KD1A (525 days after starting date)	0 days	Mon 27/9/21	Mon 27/9/21	NA	NA	-216.5 days	53FF		0%																	
36	KD2A	KD2A (660 days after starting date)	0 days	Sat 5/3/22	Sat 5/3/22	NA	NA	-240.5 days	59FF		0%																	
37	KD3A	KD3A (740 days after starting date)	0 days	Thu 3/3/22	Thu 3/3/22	NA	NA	-158.5 days	65FF		0%																	
38	KD3B	KD3B (725 days after starting date)	0 days	Wed 9/3/22	Wed 9/3/22	NA	NA	-179.5 days	71FF		0%																	
39	KD3C	KD3C (750 days after starting date)	0 days	Wed 15/12/21	Wed 15/12/21	NA	NA	-70.5 days	76FF		0%																	
40	KD3D	KD3D (660 days after starting date)	0 days	Fri 22/10/21	Fri 22/10/21	NA	NA	-106.1 days	81FF		0%																	
41	KD3E	KD3E (840 days after starting date)	0 days	Thu 9/6/22	Thu 9/6/22	NA	NA	-156.5 days	86FF		0%																	
42	*	Planned Completion - Section of the Works (cal. day)	1155 days	Tue 18/1/22	Tue 18/3/25	NA	NA	-179.5 days			0%																	
43	SW1	Section 1 of Works (675 days after starting date)	0 days	Tue 18/1/22	Tue 18/1/22	NA	NA	-179.5 days	91FF		0%																	
44	SW2	Section 2 of Works (1,295 days after starting date)	0 days	Sat 29/4/23	Sat 29/4/23	NA	NA	-25.5 days	97FF		0%																	
45	SW3	Section 3 of Works (1,120 days after starting date)	0 days	Fri 22/7/22	Fri 22/7/22	NA	NA	80.5 days	103FF		0%																	
46	SW4	Section 4 of Works (900 days after starting date)	0 days	Mon 25/7/22	Mon 25/7/22	NA	NA	-142.5 days	109FF	488	0%																	
47	SW5	Section 5 of Works (1,590 days after starting date)	0 days	Mon 18/3/24	Mon 18/3/24	NA	NA	-54.5 days	115FF,175FF	48,49	0%																	
48		Defect Liability Period	365 days	Mon 18/3/24	Tue 18/3/25	NA	NA	0 days	47		0%																	
49		Soft Landscape Establishment Works	365 days	Mon 18/3/24	Tue 18/3/25	NA	NA	0 days	47		0%																	
50		Delaying Events Other than Change of Works Information	828.5 days	Thu 3/6/21	Mon 18/3/24	NA	NA	-176.5 days			0%																	
51		Incident Weather to KD1A	86.5 days	Wed 16/6/21	Mon 27/9/21	NA	NA	-176.5 days			0%																	
52		Delay and Disruption of Works before Feb 2021	85.5 days	Wed 16/6/21	Sat 25/9/21	NA	NA	-176.5 days	56	53	0%																	
53	KD1A	Delay and Disruption of Works for the month of Feb 2021	1 day	Sat 25/9/21	Mon 27/9/21	NA	NA	-176.5 days	52	35FF	0%																	
54		Other Events affected to KD1A	10 days	Thu 3/6/21	Tue 15/6/21	NA	NA	-176.5 days			0%																	
55		Unforeseen Social Activities in Hong Kong in November 2019 (NCE no. 0003)	6 days	Thu 3/6/21	Wed 9/6/21	NA	NA	-176.5 days	245,243,213	56	0%																	
56		Special Arrangement for Work After CNY due to Spread of Novel Coronavirus (PMI no.005)	4 days	Thu 10/6/21	Tue 15/6/21	NA	NA	-176.5 days	55	52	0%																	
57		Incident Weather to KD2A	89.5 days	Mon 15/11/21	Sat 5/3/22	NA	NA	-197.5 days			0%																	
58		Delay and Disruption of Works before Feb 2021	88.5 days	Mon 15/11/21	Fri 4/3/22	NA	NA	-197.5 days	62	59	0%																	
59	KD2A	Delay and Disruption of Works for the month of Feb 2021	1 day	Fri 4/3/22	Sat 5/3/22	NA	NA	-197.5 days	58	36FF	0%																	
60		Other Events affected to KD2A	10 days	Wed 3/11/21	Sat 13/11/21	NA	NA	-197.5 days			0%																	
61		Unforeseen Social Activities in Hong Kong in November 2019 (NCE no. 0003)	6 days	Wed 3/11/21	Tue 9/11/21	NA	NA	-197.5 days	517,518,515,513,512,162		0%																	
62		Special Arrangement for Work After CNY due to Spread of Novel Coronavirus (PMI no.005)	4 days	Wed 10/11/21	Sat 13/11/21	NA	NA	-197.5 days	61	58	0%																	
63		Incident Weather to KD3A	89.5 days	Fri 12/11/21	Thu 3/3/22	NA	NA	-127.5 days			0%																	
64		Delay and Disruption of Works before Feb 2021	88.5 days	Fri 12/11/21	Wed 2/3/22	NA	NA	-127.5 days	68	65	0%																	
65	KD3A	Delay and Disruption of Works for the month of Feb 2021	1 day	Wed 2/3/22	Thu 3/3/22	NA	NA	-127.5 days	64	37FF	0%																	
66		Other Events affected to KD3A	10 days	Mon 1/11/21	Thu 11/11/2																							

Contract No. DC/2018/07 Shek Wu Hui Effluent Polishing Plant - Main Works Stage 1 Civil Works for Sewage Treatment Facilities																Revised Works Programme (Status Date: 31/1/2021) (Delay of the works due to, some, but not all of, NCE/CE/EWN are shown in this programme)																
ID	Activity ID	Key Date	Task Name	NCE/ECE	Baseline Duration	Baseline Start	Baseline Finish	Duration	Start	Finish	Actual Start	Actual Finish	Predecessors	Successors	Total Slack	Risk Allowance	% Complete	Individual Critical Path	2019	2020	2021	2022	2023	2024	2025							
																			July	January	July	January	July	January	July	January	July	January	July	January	July	January
147	SUBS-1160		Subletting for ELS works for Membrane Facilities Building and other buildings		48 days	Sun 5/1/20	Fri 21/2/20	48 days	Fri 16/10/20	Wed 2/12/20	Fri 16/10/20	NA	145	341,366,426,148,149,150,151	-73 days		96%															
148	SUBS-1170		Subletting for structural works for Inlet Works Building		48 days	Thu 12/12/19	Tue 28/1/20	48 days	Thu 19/1/21	Tue 28/1/20	NA	147	146	316	225 days		0%															
149	SUBS-1180		Subletting for structural works for Primary Sedimentation Tanks		48 days	Thu 12/12/19	Tue 28/1/20	48 days	Thu 3/12/20	Tue 19/1/21	NA	147	147	342	647 days		0%															
150	SUBS-1190		Subletting for structural works for Bioreactors		48 days	Thu 12/12/19	Tue 28/1/20	48 days	Thu 3/12/20	Tue 19/1/21	NA	147	147	367	462 days		0%															
151	SUBS-1200		Subletting for structural works for Membrane Facilities Building		48 days	Thu 12/12/19	Tue 28/1/20	48 days	Thu 3/12/20	Tue 19/1/21	NA	147	147	400	177 days		0%															
152	SUBS-1210		Subletting for structural works for SAS pumping house and ancillary structures		48 days	Thu 12/12/19	Tue 28/1/20	48 days	Thu 3/12/20	Tue 19/1/21	NA	147	147	427,153	-30 days		0%															
153	SUBS-1220		Subletting for ABWF works		48 days	Thu 12/12/19	Tue 28/1/20	48 days	Wed 20/1/21	Mon 8/3/21	NA	152	152	330,344,372,429,440,446,45,628	days		0%															
154	SUBS-1230		Subletting for Process Pipeworks, Utilities and Roadworks		48 days	Thu 12/12/19	Tue 28/1/20	150 days	Fri 22/5/20	Sun 18/10/20	Fri 22/5/20	133	133	479,489,497,498,499,500,501	0 days		100%															
155	SUBS-1240		Subletting for Landscape Hardworks and Softworks		48 days	Thu 12/12/19	Tue 28/1/20	48 days	Tue 9/3/21	Sun 25/4/21	NA	153	153	505,506,507	628 days		0%															
156	SUBS-1250		Subletting for Trial dewatering works and installation of additional stop logs at BR2 common channel due to malfunctioned of existing penstock at FST no. 5 and 7 (EWN 055)		0 days	NA	NA	15 days	Tue 15/9/20	Tue 29/9/20	Tue 15/9/20	29/9/20	29/9/20	349	0 days		100%															
157	SUBS-1260		Subletting for Diversion of Power supply for existing Slaughter House pump station (CE 034)		0 days	NA	NA	14 days	Mon 21/9/20	Sun 4/10/20	Mon 21/9/20	4/10/20	4/10/20	411	0 days		100%															
158	SUBS-1270		Subletting for Decommission of existing power and signal systems in leachate Pump station switch room (PMI 035)		0 days	NA	NA	14 days	Mon 21/9/20	Sun 4/10/20	Mon 21/9/20	4/10/20	4/10/20	411	0 days		100%															
159	SUBS-1280		Subletting for Diversion of Existing DN250 Leachate Raising Main (PPMI 025)		0 days	NA	NA	31 days	Mon 21/9/20	Wed 21/10/20	Mon 21/9/20	21/10/20	21/10/20	412,423	0 days		100%															
160	SUBS-1290		Subletting for Construction of Cable trough for CLP 11kv Cable Diversion (PPMI 041)		0 days	NA	NA	31 days	Mon 21/9/20	Wed 21/10/20	Mon 21/9/20	21/10/20	21/10/20	413	0 days		100%															
161	SUBS-1300		Subletting for Demolition of Existing Pillar box and its concrete plinth (CE 030)		0 days	NA	NA	31 days	Mon 21/9/20	Wed 21/10/20	Mon 21/9/20	21/10/20	21/10/20	414	0 days		100%															
162	SUBS-1310		Subletting for Excavation to locate existing underground cable near SAS Pump Station (PPMI 038)		0 days	NA	NA	31 days	Mon 21/9/20	Wed 21/10/20	Mon 21/9/20	21/10/20	21/10/20	418	0 days		100%															
163	SUBS-1320		Subletting for Diversion of pumping system sewerage (PPMI 083)		0 days	NA	NA	31 days	Mon 21/9/20	Wed 21/10/20	Mon 21/9/20	21/10/20	21/10/20	418	0 days		100%															
164	SUBA-1000		Statutory Submission, Submission and Approval		1564 days	Mon 18/11/19	Wed 28/2/24	1956 days	Mon 18/11/19	Wed 26/3/25	Mon 18/11/19	NA	NA	59FF	26 days		43%															
165	SUBA-1010		Liaison with operator of SWHSTW and obtain their consent of associated method statement of major activities		0 days	NA	NA	1584 days	Mon 18/11/19	Wed 26/3/25	Mon 18/11/19	NA	2	59FF	26 days		19%															
166	SUBA-1020		Prepare and submit Subcontractor Management Plan (SMP)		24 days	Mon 18/11/19	Wed 11/12/19	24 days	Mon 18/11/19	Wed 11/12/19	Mon 18/11/19	11/12/19	11/12/19	134,137,136	0 days		100%															
167	SUBA-1030		Prepare and submit Interface Management Plan		36 days	Mon 18/11/19	Mon 23/12/19	36 days	Mon 18/11/19	Mon 23/12/19	Mon 18/11/19	23/12/19	23/12/19	207	0 days		100%															
168	SUBA-1040		Prepare and submit the TTA plans inside Treatment Plant for UU diversion and buildings construction		24 days	Mon 18/11/19	Wed 11/12/19	24 days	Mon 18/11/19	Wed 11/12/19	Mon 18/11/19	11/12/19	11/12/19	170	0 days		100%															
169	SUBA-1050		Prepare and submit method statement for UU diversion for Inlet Works No.1		12 days	Mon 18/11/19	Fri 29/11/19	12 days	Mon 18/11/19	Fri 29/11/19	Mon 18/11/19	29/11/19	29/11/19	219,220	0 days		100%															
170	SUBA-1060		PM review and accept the method statement		12 days	Sat 30/11/19	Wed 11/12/19	0 days	Sat 30/11/19	Wed 11/12/19	Sat 30/11/19	11/12/19	11/12/19	336,431,486,297,355	0 days		100%															
171	SUBA-1070		Prepare and submit combine underground services drawing for PM's review the alignment		24 days	Thu 26/12/19	Sat 18/1/20	23 days	Thu 26/12/19	Sat 18/1/20	Thu 26/12/19	18/1/20	137	0 days		100%																
172	SUBA-1080		Prepare and submit method statement for demolition existing structures		24 days	Mon 18/11/19	Wed 11/12/19	66 days	Mon 18/11/19	Wed 22/1/20	Mon 18/11/19	22/1/20	2/20	376,336,431,297,486,355	0 days		100%															
173	SUBA-1090		Prepare and submit method statement for structural works for buildings		24 days	Mon 18/11/19	Wed 11/12/19	197 days	Mon 18/11/19	Mon 1/6/20	Mon 18/11/19	1/6/20	20	0 days		100%																
174	SUBA-1100		Prepare and submit method statements to MTRC regarding the works within railing protection boundary		36 days	Mon 18/11/19	Mon 23/12/19	92 days	Sat 1/2/20	Mon 25/5/20	Sat 1/2/20	25/5/20	25/5/20	336,431,486,297,355	0 days		100%															
175	SUBA-1110		Prepare and submit & approve Safety Management Plan		24 days	Mon 18/11/19	Wed 11/12/19	3 days	Mon 18/11/19	Wed 20/11/19	Mon 18/11/19	20/11/19	20/11/19	0 days		100%																
176	SUBA-1120		Prepare and submit Excavation and lateral support (ELS) proposal		24 days	Mon 10/2/20	Wed 4/3/20	128 days	Mon 10/2/20	Tue 16/6/20	Mon 10/2/20	16/6/20	16/6/20	0 days		100%																
177	SUBA-1130		Prepare and submit Dewatering proposal for basement construction		24 days	Mon 10/2/20	Wed 4/3/20	165 days	Mon 10/2/20	Thu 23/7/20	Mon 10/2/20	23/7/20	23/7/20	0 days		100%																
178	SUBA-1140		Prepare and submit Pre-construction condition survey of existing structures/ services		24 days	Wed 5/2/20	Fri 28/2/20	0 days	Mon 18/11/19	Fri 6/3/20	Mon 18/11/19	6/3/20	204	0 days		100%																
179	SUBA-1150		Prepare and submit Settlement and movement monitoring proposal of existing structures/ services		24 days	Wed 5/2/20	Fri 28/2/20	110 days	Mon 18/11/19	Fri 6/3/20	Mon 18/11/19	6/3/20	204	0 days		100%																
180	SUBA-1160		Prepare and submit design of structure elements of the temporary activated carbon deodorization unit		60 days	Fri 17/1/20	Mon 16/3/20	60 days	Mon 18/11/19	Mon 16/3/20	Mon 18/11/19	16/3/20	2FS+60 days	0 days		100%																
181	SUBA-1170		Prepare of RSE and structural design for alternation and additional (A&A) works at Membrane Facilities Building No.1		180 days	Mon 18/10/21	Fri 15/4/22	180 days	Mon 18/10/21	Fri 15/4/22	NA	NA	NA	487	660 days		0%															
182	SUBA-1180		Prepare of RSE and structural design for alternation and additional (A&A) works at Main Power House		44 days	Wed 15/7/20	Thu 3/9/20	60 days	Mon 6/7/20	Thu 3/9/20	Mon 6/7/20	3/9/20	3/9/20	486	0 days		100%															
183	SUBE-1000		Environmental Aspect Submissions		45 days	Mon 18/11/19	Wed 1/1/20	81 days	Mon 18/11/19	Thu 6/2/20	Mon 18/11/19	Thu 6/2/20	NA	0 days		100%																
184	SUBE-1010		Prepare, submit & approve Site Management Plan for Trip Tricket System		45 days	Mon 18/11/19	Wed 1/1/20	66 days	Mon 18/11/19	Wed 22/1/20	Mon 18/11/19	22/1/20	2/20	0 days		100%																
185	SUBE-1020		Prepare, submit & approve Waste Management Plan		45 days	Mon 18/11/19	Wed 1/1/20	81 days	Mon 18/11/19	Thu 6/2/20	Mon 18/11/19	6/2/20	2/20	0 days		100%																
186	SUBE-1030		Prepare, submit & approve Environmental Management Plan		45 days	Mon 18/11/19	Wed 1/1/20	66 days	Mon 18/11/19	Wed 22/1/20	Mon 18/11/19	22/1/20	2/20	0 days		100%																
187	SUBP-1000		Procurement		731 days	Mon 18/11/19	Wed 17/11/21	648 days	Mon 18/11/19	Thu 26/8/21	Mon 18/11/19	NA	NA	700 days		81%																
188	SUBP-1010		Prepare and submit the Procurement Procedure		12 days	Mon 18/11/19	Fri 29/11/19	2 days	Mon 18/11/19	Tue 19/11/19	Mon 18/11/19	19/11/19	19/11/19	189	0 days		100%															
189	SUBP-1020		PM Review & Accept Procurement Procedure		12 days	Sat 30/11/19	Wed 11/12/19	21 days	Tue 19/11/19	Tue 10/12/19	Tue 19/11/19	10/12/19	188	190,191,192,193,194,195,199	0 days		100%															
190	SUBP-1030		Prepare, submit and approve the pipe works material		25 days	Thu 12/12/19	Sun 5/1/20	34 days	Thu 6/2/20	Tue 10/3/20	Thu 6/2/20	10/3/20	189	218,479,498,499,501,500,49	0 days		100%															
191	SUBP-1040		Prepare, submit and approve the water proofing material		25 days	Thu 12/12/19	Sun 5/1/20	25 days	Mon 2/8/21	Thu 26/8/21	NA	NA	189	323,327	195 days		0%															
192	SUBP-1050		Prepare, submit and approve the concrete mix material		48 days	Thu 12/12/19	Tue 28/1/20	90 days	Mon 3/2/20	Sat 2/5/20	Mon 3/2/20	2/5/20	189	316,367,427,400	0 days		100%															
193	SUBP-1060		Prepare, submit and approve the rebar material		48 days	Thu 12/12/19	Tue 28/1/20	49 days	Sat 23/5/20	Fri 10/7/20	Sat 23/5/20	10/7/20	189	316,367,427,400																		

ID	Activity ID	Key Date	Task Name	NCE/ECE	Baseline Duration	Baseline Start	Baseline Finish	Duration	Start	Finish	Actual Start	Actual Finish	Predecessors	Successors	Total Slack	Risk Allowance	% Complete	Individual Critical Path	2019 July	2020 January	2020 July	2021 January	2021 July	2022 January	2022 July	2023 January	2023 July	2024 January	2024 July	2025 January
217	CIW-0000		Inlet Works No.1, B-2		854 days	Mon 6/1/20	Mon 21/11/22	888 days?	Tue 26/11/19	Wed 23/11/22	Tue 26/11/19		NA		715 days?		40%													
218	CIW-1000		Diversion Works (1. Inlet Trunk Sewer, Leachate Rising Mains, Sludge Pipes, Tank Drains and Pipelines near Primary Sludge Thickeners)		180 days	Mon 6/1/20	Fri 14/8/20	459 days?	Tue 26/11/19	Wed 16/6/21	Tue 26/11/19		NA 190,135	43FF	36 days?		49%													
219	CIW-1100		Utilities scanning to identify existing UU arrangement		12 days	Mon 6/1/20	Sat 18/1/20	0 days	Fri 13/12/19	Sat 18/1/20	Fri 13/12/19		Sat 18/1/20 170	220SS,222	0 days		100%													
220	CIW-1200		Trial pits to locate the collection points		24 days	Mon 6/1/20	Wed 5/2/20	0 days	Mon 6/1/20	Tue 10/3/20	Mon 6/1/20		Tue 10/3/20 170,219SS,136	238,285FS+13 days,257	0 days		100%													
221	CIW-1300		Installation and Commissioning of Temporary Activated Carbon Deodorization Unit for the Existing Inlet Works		0 days	NA	NA	96 days	Wed 11/3/20	Sat 11/7/20	Wed 11/3/20		Sat 11/7/20		0 days		100%													
222	CIW-1310		Construction of concrete plinth		0 days	NA	NA	24 days	Wed 11/3/20	Wed 8/4/20	Wed 11/3/20		Wed 8/4/20 219	223	0 days		100%													
223	CIW-1320		Installation of Deodorizer		0 days	NA	NA	40 days	Thu 9/4/20	Sat 30/5/20	Thu 9/4/20		Sat 30/5/20 222	224	0 days		100%													
224	CIW-1330		Testing & commissioning		0 days	NA	NA	15 days	Mon 1/6/20	Wed 17/6/20	Mon 1/6/20		Wed 17/6/20 223	225FS-1 day	0 days		100%													
225	CIW-1340		Demolishment of the existing carbon deodorization unit		0 days	NA	NA	20 days	Wed 17/6/20	Sat 11/7/20	Wed 17/6/20		Sat 11/7/20 224FS-1 day		0 days		100%													
226	CIW-1400		Diversion of Inlet Trunk Sewer (approx. 40m 1800mm dia concrete pipe, 4 deep manholes and Inlet Reception Chamber)		146 days	Thu 6/2/20	Mon 3/8/20	354 days?	Tue 18/2/20	Wed 28/4/21	Tue 18/2/20		NA		0 days?		41%													
227	CIW-1405		Joint Initial Survey arrangement with MTRCL (NCE)		0 days	NA	NA	92 days	Tue 18/2/20	Wed 10/6/20	Tue 18/2/20		Wed 10/6/20	228	0 days		100%													
228	CIW-1410		Remedial Works for uncharted sludge pipe leakage		030 0 days	NA	NA	1 day	Sat 14/3/20	Sat 14/3/20	Sat 14/3/20		Sat 14/3/20 227	229	0 days		100%													
229	CIW-1420		Diversion of uncharted DN250 sludge pipe		030 0 days	NA	NA	32 days	Fri 24/4/20	Sat 14/3/20	Fri 24/4/20		Sat 14/3/20	236,230,231	0 days		100%													
230	CIW-1421		Diversion of uncharted 2' water pipe		024 0 days	NA	NA	9 days	Wed 15/4/20	Fri 24/4/20	Wed 15/4/20		Fri 24/4/20 229	236	0 days		100%													
231	CIW-1422		Additional Underground Utility Scanning for existing sludge pipe		32 0 days	NA	NA	1 day	Sat 18/4/20	Sat 18/4/20	Sat 18/4/20		Sat 18/4/20 229		0 days		100%													
232	CIW-1423		HV Cable Diversion for Inlet Works		84 0 days	NA	NA	121 days	Sat 10/10/20	Mon 8/3/21	Sat 10/10/20		NA	310,233	0 days		0%													
233	CIW-1423		Exposing, Removal and Diversion of Existing Cables near Inlet Works No. 1		236 0 days	NA	NA	1 day?	Tue 9/3/21	Tue 9/3/21			NA,232		-94 days?		0%													
234	CIW-1424		Diversion of Existing Sludge Rising Main and Sewerage System		81 0 days	NA	NA	102 days	Mon 28/9/20	Sat 30/1/21	Mon 28/9/20		NA	309,310,268,279,280	0 days		0%													
235	CIW-1425		Demolition of Deodorization System and Facilities between Existing Primary Sludge Thickeners and Primary Sludge Pump Pit		037 0 days	NA	NA	1 day	Fri 28/8/20	Fri 28/8/20	Fri 28/8/20		Fri 28/8/20		0 days		100%													
236	CIW-1430		Removal of concrete surround and uncharted sludge pipe		030 0 days	NA	NA	20 days	Fri 24/4/20	Tue 19/5/20	Fri 24/4/20		Tue 19/5/20 229,230	237	0 days		100%													
237	CIW-1440		Remedial works for uncharted pipe and unforeseen water seepage		021 0 days	NA	NA	10 days	Fri 8/5/20	Tue 19/5/20	Fri 8/5/20		Tue 19/5/20 236	238,239	0 days		100%													
238	CIW-1450		Trench Excavation for 1800mm dia pipeline and manholes		146 days	Thu 6/2/20	Mon 3/8/20	208 days	Wed 20/5/20	Tue 26/1/21	Wed 20/5/20		NA 220,237		-61 days		84%													
239	CIW-1450a		Sheetpile installation (on hold due to identification of uncharted obstruction)		045 0 days	NA	NA	26 days	Wed 20/5/20	Thu 18/6/20	Wed 20/5/20		Thu 18/6/20 237	240	0 days		100%													
240	CIW-1450b		Trench Excavation for 1800mm dia pipeline and manholes		45 days	Thu 6/2/20	Sat 28/3/20	22 days	Thu 18/6/20	Wed 15/7/20	Thu 18/6/20		Wed 15/7/20 239	241,253	0 days		100%													
241	CIW-1450c		Identification of uncharted concrete surround and pipes near MHA01		045 0 days	NA	NA	29 days	Thu 16/7/20	Tue 18/8/20	Thu 16/7/20		Tue 18/8/20 240	244,249,253	0 days		100%													
242	CIW-1450d		Removal of existing DSD drawpits near IRC & exposure of CLP cables with installation of additional temporary support		051 0 days	NA	NA	26 days	Thu 16/7/20	Fri 14/8/20	Thu 16/7/20		Fri 14/8/20		0 days		100%													
243	CIW-1450e		Removal of uncharted concrete surround and pipes near MHA01 and Sheetpile installation		045 0 days	NA	NA	10 days	Fri 7/8/20	Tue 18/8/20	Fri 7/8/20		Tue 18/8/20	244,249	0 days		100%													
244	CIW-1450f		Revised type of pipe bedding between Manholes no. MHA01 and MHA02		078 096 0 days	NA	NA	7 days	Mon 28/9/20	Wed 7/10/20	Mon 28/9/20		Wed 7/10/20 243,241	245	0 days		100%													
245	CIW-1450g		Grade 200 Rockfill below the Formation level of the proposed pipe between MHA01 and MHA02		072,079 0 days	NA	NA	28 days	Tue 11/8/20	Fri 11/9/20	Tue 11/8/20		Fri 11/9/20 244	247	0 days		100%													
246	CIW-1450h		Grade 200 Rockfill in ELS cofferdam of IRC		161 0 days	NA	NA	28 days	Tue 22/12/20	Tue 26/1/21			NA	247	-61 days		0%													
247	CIW-1451		Construct M/H MHA01, MHA02, MHA04 and Inlet Reception Chamber		65 days	Mon 30/3/20	Fri 19/6/20	88 days	Tue 27/10/20	Wed 28/4/21	Tue 27/10/20		NA,245,249,248,250,246	283	-194 days		34%													
248	CIW-1452		Enlarged size of Manhole MHA02		022 052 0 days	NA	NA	6 days	Tue 1/9/20	Mon 7/9/20	Tue 1/9/20		Mon 7/9/20	247	0 days		100%													
249	CIW-1453		Additional Works for Manhole MHA01 Constructin and Pipe Connection to Manhole MHA01		094,14 0 days	NA	NA	123 days	Wed 16/9/20	Tue 16/2/21	Wed 16/9/20		NA,241,243	247	-76 days		0%													
250	CIW-1454		Additional Works for IRC and Pipe Connection to IRC from Existing Manhole FMH1004115		096 0 days	NA	NA	17 days	Fri 18/9/20	Fri 9/10/20	Fri 18/9/20		Fri 9/10/20	251,253,247	0 days		100%													
251	CIW-1455		Removal of left-in sheetpiles at IRC		111 0 days	NA	NA	3 days	Mon 19/10/20	Wed 21/10/20	Mon 19/10/20		Wed 21/10/20 250		0 days		100%													
252	CIW-1456		Compliance Test for DN1800 Precast Concrete Pipe		077 065 0 days	NA	NA	1 day	Fri 18/9/20	Fri 18/9/20	Fri 18/9/20		Fri 18/9/20		0 days		100%													
253	CIW-1457		Lay 1800mm dia concrete pipe		24 days	Sat 20/6/20	Mon 20/7/20	88 days	Thu 17/9/20	Mon 25/1/21	Thu 17/9/20		NA,240,241,250	254	-72 days		0%													
254	CIW-1458	KD1B	Connection to existing Inlet Chamber		12 days	Tue 21/7/20	Mon 3/8/20	12 days	Tue 26/1/21	Mon 8/2/21			NA,253	43FF,309	-72 days		0%													
255	CIW-1500		Diversion of Leachate Rising Main, Sludge Pipes and Tank Drain		150 days	Thu 6/2/20	Fri 7/8/20	495 days	Tue 26/11/19	Thu 29/7/21	Tue 26/11/19		NA		0 days		51%													
256	CIW-1510	KD1B	Diversion of Tank Drain MHD8.5 (approx. 70m CHES1 & CHES2)		150 days	Thu 6/2/20	Fri 7/8/20	63 days	Sat 19/9/20	Fri 4/12/20	Sat 19/9/20		NA,278	43FF,309	-19 days		94%													
257	CIW-1500a		Diversion of Tank Drain MHD9.5 to MHA04 (approx. 70m 675mm dia concrete pipe, 24m DN250 DI leachate rising main, 90m CHES1&S2 DN250 CI)		150 days	Thu 6/2/20	Fri 7/8/20	475 days	Tue 26/11/19	Tue 6/7/21	Tue 26/11/19		NA,220		0 days		57%													
258	CIW-1500b		Joint Initial Survey arrangement with MTRCL (NCE)		0 days	NA	NA	158 days	Tue 26/11/19	Wed 10/6/20	Tue 26/11/19		Wed 10/6/20		0 days		100%													
259	CIW-1500c		Site Clearance & inspection pit excavation under conforming alignments		0 days	NA	NA	36 days	Fri 12/6/20	Sat 25/7/20	Fri 12/6/20		Sat 25/7/20		0 days		100%													
260	CIW-1511		Tank Drain Diversion near MTRCL track		0 days	NA	NA	193 days	Thu 11/6/20	Sat 30/1/21	Thu 11/6/20		NA		0 days		75%													
261	CIW-1511a		Excavation of trial pit near MHD9.5 (TP45 & 47)		044 040 0 days	NA	NA	12 days	Mon 27/7/20	Sat 8/8/20	Mon 27/7/20		Sat 8/8/20	262,266	0 days		100%													
262	CIW-1511b		Uncharted cables found near MTRC track and identification		044 0 days	NA	NA	1 day	Thu 18/6/20	Thu 18/6/20	Thu 18/6/20		Thu 18/6/20 261		0 days		100%													
263	CIW-1511c		Excavation of trial pit near MHD8.5		0 days	NA	NA	5 days	Fri 19/6/20	Wed 24/6/20	Fri 19																			

Contract No. DC/2018/07 Shek Wu Hui Effluent Polishing Plant - Main Works Stage 1 Civil Works for Sewage Treatment Facilities																	Revised Works Programme (Status Date: 31/1/2021) (Delay of the works due to some, but not all of, NCE/CE/EWN are shown in this programme)													
ID	Activity ID	Key Date	Task Name	NCE/CE/	Baseline Duration	Baseline Start	Baseline Finish	Duration	Start	Finish	Actual Start	Actual Finish	Predecessors	Successors	Total Slack	Risk Allowance	% Complete	Individual Critical Path	2019	2020	2021	2022	2023	2024	2025					
																	July	January	July	January	July	January	July	January	July	January	July	January	July	January
288	CIW-1622		E&M Equipment at Primary Sludge Thickeners to be Dismantled and Returned to DSD/ST1		039	0 days	NA	NA	60 days	Tue 25/8/20	Thu 5/11/20	Tue 25/9/20	NA 287		6 days		15%													
289	CIW-1623		Pipeline Diversion Works near Primary Sludge Thickening Tank	114	0 days	NA	NA	30 days	Tue 25/8/20	Mon 28/9/20	NA	NA 287	290,291		-5 days		0%													
290	CIW-1624		Uncharted underground utilities at Proposed MHD5B	126	0 days	NA	NA	41 days	Thu 12/11/20	Thu 31/12/20	NA	NA 289	291SS+15 days		-40 days		0%													
291	CIW-1625		Uncharted underground utilities near Proposed MHD5B	141	0 days	NA	NA	26 days	Mon 30/11/20	Thu 31/12/20	NA	NA 290SS+15 days,289	292		-40 days		0%													
292	CIW-1630		Trench Excavation from MH MHD1E to MHD5 (approx. 90m long with M/Hs M1A to M3B)	012	60 days	Tue 21/4/20	Fri 3/7/20	32 days	Thu 19/3/20	Wed 29/4/20	Thu 19/3/20	Wed 29/4/20	291	293,294		0 days	100%													
293	CIW-1640		Manholes construction and Pipe laying	012	058	25 days	Mon 15/6/20	Wed 15/7/20	12 days	Mon 4/5/20	Sat 16/5/20	Mon 4/5/20	Sat 16/5/20	292,296		0 days	100%													
294	CIW-1650		Trench Excavation from MHD5 to MHD9.5 (approx. 90m long with M/Hs MHD5A & 5B)		50 days	Thu 16/7/20	Fri 11/9/20	50 days	Wed 2/9/20	Mon 2/11/20	Wed 2/9/20	Mon 2/11/20	292,298,303,304,305,307	331SS		0 days	100%													
295	CIW-1660		Provision of Pumping System from Screen to Flume Channel	87	0 days	NA	NA	90 days	Tue 10/11/20	Mon 1/3/21	Tue 10/11/20	NA		296		-87 days	0%													
296	CIW-1670	KD1B	Manholes construction and Pipe laying		45 days	Sat 23/5/20	Thu 16/7/20	50 days	Tue 3/11/20	Wed 31/3/21	Tue 3/11/20	NA 293,295	43FF		-113 days	48%														
297	CIW-2000		Decommission and Demolition of Existing Facilities and Structures		240 days	Mon 2/3/20	Fri 18/12/20	135 days	Thu 19/3/20	Tue 1/9/20	Thu 19/3/20	Tue 1/9/20	6,134,172,174		0 days		100%													
298	CIW-2100		Primary Sludge Thickening Tank No.1 and No.2		80 days	Mon 2/3/20	Tue 9/6/20	99 days	Thu 19/3/20	Tue 21/7/20	Thu 19/3/20	Tue 21/7/20		294	0 days		100%													
299	CIW-2101		Additional Works for Temporary Diversion of Bypass Pipe near Primary Sludge Thickeners	012	0 days	NA	NA	45 days	Thu 19/3/20	Sun 17/5/20	Thu 19/3/20	Sun 17/5/20				0 days	100%													
300	CIW-2110		Removal of E&M equipment of primary sludge thickening tank	020	0 days	NA	NA	1 day	Thu 4/6/20	Thu 4/6/20	Thu 4/6/20	Thu 4/6/20		301		0 days	100%													
301	CIW-2120		Decommission and Demolition the tank	052	80 days	Mon 2/3/20	Tue 9/6/20	27 days	Thu 18/6/20	Tue 17/7/20	Thu 18/6/20	Tue 17/7/20	300	303		0 days	100%													
302	CIW-2130		Demolition of structure no.2		0 days	NA	NA	24 days	Mon 18/5/20	Mon 22/6/20	Mon 18/5/20	Mon 22/6/20				0 days	100%													
303	CIW-2200		Primary Sludge Pump Pit		60 days	Wed 10/6/20	Thu 20/8/20	18 days	Wed 22/7/20	Tue 11/8/20	Wed 22/7/20	Tue 11/8/20	301	304,305,294,306		0 days	100%													
304	CIW-2300		Septic Tank		50 days	Tue 21/8/20	Tue 12/8/20	18 days	Tue 1/9/20	Wed 12/8/20	Tue 1/9/20	Tue 12/8/20		294		0 days	100%													
305	CIW-2400		Diesel Tank		50 days	Wed 21/10/20	Fri 18/12/20	53 days	Thu 2/7/20	Tue 19/20	Thu 2/7/20	Tue 19/20	303	294	0 days		100%													
306	CIW-2410		Transfers of Remaining Diesel Fuel of Existing Diesel Tank	001	0 days	NA	NA	15 days	Thu 2/7/20	Tue 21/7/20	Thu 2/7/20	Tue 21/7/20	303	307		0 days	100%													
307	CIW-2420		Demolition of diesel tank		50 days	Wed 21/10/20	Fri 18/12/20	18 days	Wed 12/8/20	Tue 1/9/20	Wed 12/8/20	Tue 1/9/20	306	294		0 days	100%													
308	CIW-3000		Inlet Works No.1 Building		569 days	Sat 19/12/20	Mon 21/11/22	661 days	Wed 2/9/20	Wed 23/11/22	Wed 2/9/20	NA 6			715 days		0%													
309	CIW-3100		Predrilling (32hrs, 3rigs, 2.5days/drillhole/rig)		40 days	Mon 4/1/21	Mon 22/2/21	27 days	Tue 15/9/20	Mon 30/8/21	Tue 15/9/20	NA 254,256,272,282,283,234	310SS+40 days		1081 days	1	0%													
310	CIW-3200		Pre-bored H piles (167nos, 2rigs, 2days/rig/pile)		133 days	Tue 23/2/21	Wed 4/8/21	133 days	Tue 9/3/21	Wed 18/8/21	NA	NA 144,309SS+40 days,232,234	311SS+110 days,313,312		-23 days	5	0%													
311	CIW-3300		Sheetpile Installation (3,840sq.m, 1rigs, 50sqm/rig/day)		80 days	Tue 23/3/21	Wed 30/6/21	80 days	Fri 23/7/21	Wed 27/10/21	NA	NA 310SS+110 days,145	313		-23 days	0%														
312	CIW-3400		Pile Load Test		26 days	Thu 5/8/21	Fri 3/9/21	21 days	Thu 19/8/21	Sat 11/9/21	NA	NA 310	313,314,315,318		13 days	0%														
313	CIW-3500		ELS works (strutting 4 layers, excavate soil 7445cu.m)		77 days	Sat 4/9/21	Mon 6/12/21	77 days	Sat 2/10/21	Tue 4/1/22	NA	NA 311,310,146,312			0 days	5	0%													
314	CIW-3510		Phrase C (Grid A1 to G3) - Excavation to -3.3mPD and blinding		77 days	Fri 4/6/21	Mon 6/12/21	77 days	Sat 2/10/21	Tue 4/1/22	NA	NA 312			978 days		0%													
315	CIW-3520		Phrase B (Grid A1 to G3) - Excavation to -7.5mPD and blinding		77 days	Fri 4/6/21	Mon 6/12/21	77 days	Sat 2/10/21	Tue 4/1/22	NA	NA 312	322,326		-2 days	0%														
316	CIW-3600		R.C. Structure works		296 days	Thu 5/8/21	Thu 4/8/22	296 days	Thu 2/9/21	NA	NA	NA 148,192,193,196,194			0 days	5	0%													
317	CIW-3610		Phase A (Grid G3 to L7)		105 days	Thu 5/8/21	Wed 8/12/21	105 days	Thu 2/9/21	Sat 8/1/22	NA	NA			167 days		0%													
318	CIW-3611		Rebar fix and formwork and concreting for the pile cap (G/F)		40 days	Thu 5/8/21	Mon 20/9/21	40 days	Mon 13/9/21	Mon 1/11/21	NA	NA 312	319		158 days	0%														
319	CIW-3612		Rebar fix and formwork and concreting upto +13.45mPD (1/F)		25 days	Tue 21/9/21	Fri 22/10/21	25 days	Tue 21/11/21	Tue 30/11/21	NA	NA 318	320		158 days	0%														
320	CIW-3613		Rebar fix and formwork and concreting upto +25.80mPD (R/F)		40 days	Sat 23/10/21	Wed 8/12/21	40 days	Wed 1/12/21	Wed 19/1/22	NA	NA 319	44FF		158 days	0%														
321	CIW-3620		Phase B (Grid A1 to G3) (621 sqm)		193 days	Tue 7/12/21	Thu 4/8/22	193 days	Wed 5/1/22	Tue 30/8/22	NA	NA			0 days		0%													
322	CIW-3621		Rebar fix and formwork and concreting for the Inlet Works structure upto Ground Level		54 days	Tue 7/12/21	Mon 14/2/22	54 days	Wed 5/1/22	Fri 11/3/22	NA	NA 315	323		-2 days	0%														
323	CIW-3622		Apply waterproofing membrane and backfilling		14 days	Tue 15/2/22	Wed 2/3/22	14 days	Sat 12/3/22	Mon 28/3/22	NA	NA 322,191	324		-2 days	0%														
324	CIW-3623		Rebar fix and formwork and concreting for the Inlet Works structure upto Roof Level		105 days	Thu 3/3/22	Tue 4/8/22	105 days	Thu 3/3/22	Sat 8/8/22	NA	NA 323	329,330,44FF		-2 days	0%														
325	CIW-3630		Phase C (G1 to L3) (662 sqm)		260 days	Thu 16/9/21	Thu 4/8/22	260 days	Wed 5/1/22	Sat 19/11/22	NA	NA			0 days		0%													
326	CIW-3631		Rebar fix and formwork and concreting for the Inlet Works structure upto Ground Level		54 days	Tue 7/12/21	Mon 14/2/22	54 days	Wed 5/1/22	Fri 11/3/22	NA	NA 315	327		-2 days	0%														
327	CIW-3632		Apply waterproofing membrane and backfilling		14 days	Tue 15/2/22	Wed 2/3/22	14 days	Sat 12/3/22	Mon 28/3/22	NA	NA 326,191	328		-2 days	0%														
328	CIW-3633	KD1C	Rebar fix and formwork and concreting for the Inlet Works structure upto Roof Level		105 days	Thu 3/3/22	Thu 4/8/22	105 days	Tue 29/3/22	Sat 6/8/22	NA	NA 327	330,44FF,329		-2 days	0%														
329	CIW-3700	KD1C	Allow access to Contractor DE/2018/04 for E&M installation and T&C works		0 days	Thu 4/8/22	Thu 4/8/22	0 days	Sat 6/8/22	Sat 6/8/22	NA	NA 328,324	44FF		-2 days	0%														
330	CIW-3800	SW1	ABWF works + BS works		90 days	Fri 5/8/22	Mon 21/11/22	90 days	Mon 8/8/22	Wed 23/11/22	NA	NA 328,195,153,324	56FF		715 days	0%														
331	CIW-3900	SW2	Process Pipe CHE chainage 0-20 & CHF chainage 0-20		0 days	NA	NA	0 days	Wed 2/9/20	Wed 2/9/20	Wed 2/9/20	Wed 2/9/20	294SS	57FF		0 days	100%													
332	CPS-0000		Primary Sedimentation Tanks, B-3		1115 days	Mon 18/11/19	Wed 23/8/23	1220 days	Mon 18/11/19	Fri 29/12/23	Mon 18/11/19	NA 8			390 days		23%													
333	CPS-1000		Operation of the existing Primary sedimentation Tanks		615 days	Mon 18/11/19	Sat 24/7/21	615 days	Mon 18/11/19	Sat 24/7/21	Mon 18/11/19	NA 2	334		1 day	62%														
334	CPS-1100		Identification of existing cables near Primary Sedimentation Tank	88	0 days	NA	NA	65 days	Mon 26/7/21	Mon 11/10/21	NA	NA 333	335		0 days	0%														
335	CPS-1200		Reinstatement and re-commissioning of existing Primary Sedimentation Tank No. 4 and 6 (by others)		0 days	NA	NA	35 days	Tue 12/10/21	Mon 22/11/21	NA	NA 334	336		0 days	0%														
336	CPS-2000																													

Contract No. DC/2018/07 Shek Wu Hui Effluent Polishing Plant - Main Works Stage 1 Civil Works for Sewage Treatment Facilities																Revised Works Programme (Status Date: 31/1/2021) (Delay of the works due to some, but not all of, NCE/CE/EWN are shown in this programme)														
ID	Activity ID	Key Date	Task Name	NCE/ECE	Baseline Duration	Baseline Start	Baseline Finish	Duration	Start	Finish	Actual Start	Actual Finish	Predecessors	Successors	Total Slack	Risk Allowance	% Complete	Individual Critical Path	2019 July	2020 January	2020 July	2021 January	2021 July	2022 January	2022 July	2023 January	2023 July	2024 January	2024 July	2025 January
363	CBR-7000		Pre-bored H piles (157nos, 2rigs, 2days/pile/rig)		131 days	Tue 15/6/21	Thu 18/11/21	131 days	Sat 22/5/21	Wed 27/10/21	NA	NA	NA,362,144,390	364FS-39 days,366,365,361	-21 days	5	0%													
364	CBR-8000		Sheetpile Installation (3000sq.m, 1rigs, 50sqm/rig/day)		60 days	Fri 9/9/21	Fri 19/11/21	60 days	Thu 9/9/21	Sat 20/11/21	NA	NA	NA,363FS-39 days,145	366	-16 days		0%													
365	CBR-9000		Pile Load Test		26 days	Wed 8/9/21	Tue 19/11/21	26 days	Thu 28/10/21	Fri 26/11/21	NA	NA	NA,363	366	-21 days		0%													
366	CBR-10000		ELS works (18100cu.m soil with 4 layers walling / strutting)		125 days	Mon 20/12/21	Fri 27/5/22	140 days	Sat 27/11/21	Mon 23/5/22	NA	NA	NA,363,364,147,365,140	367	-21 days	3	0%													
367	CBR-11000	KD1E	R.C. Structure works		180 days	Sat 28/5/22	Sat 10/12/22	205 days	Tue 24/5/22	Mon 30/1/23	NA	NA	NA,150,192,193,366,196,194	368,372,46FF,369,370,371,3	-21 days	5	0%													
368	CBR-12000	KD1E	Allow access to Contractor DE/2018/04 for E&M installation and T&C works		0 days	Sat 31/12/22	Sat 31/12/22	0 days	Mon 30/1/23	Mon 30/1/23	NA	NA	NA,367	46FF	-21 days		0%													
369	CBR-13000	SW1	Flowmeter no. 2-4		180 days	2023/1/3	2023/8/12	195 days	Tue 31/1/23	Sat 23/9/23	NA	NA	NA,367	370	78 days		0%													
370	CBR-14000	SW1	Gate Valve Chamber no.1-3		180 days	2023/1/3	2023/8/12	195 days	Mon 25/9/23	Mon 3/6/24	NA	NA	NA,367,369	371	78 days		0%													
371	CBR-15000	SW1	Plug Valve Chamber no.1-2		180 days	2023/1/3	2023/8/12	195 days	Tue 4/6/24	Fri 24/1/25	NA	NA	NA,367,370	56FF	78 days		0%													
372	CBR-16000	SW1	ABWF works + BS works		180 days	Tue 3/1/23	Sat 12/8/23	180 days	Tue 31/1/23	Wed 6/9/23	NA	NA	NA,367,195,153	56FF	483 days		0%													
373	CBR-17000	SW3	Process Pipe CHO chainage 65-170, CHP chainage 60-130, CHO chainage 65-140, CHL chainage 0-35 & CHK chainage 0-50		0 days	NA	NA	292 days	Tue 31/1/23	Mon 22/1/24	NA	NA	NA,367	56FF	371 days		0%													
374	CMF-0000		Membrane Facilities Building, B-5		941 days	Mon 6/1/20	Thu 9/3/23	1468 days	Mon 18/11/19	Fri 8/11/24	Mon 18/11/19	NA	NA	NA	142 days		30%													
375	CMF-0000		Operation of existing Final Sedimentation Tanks no.3 & 4 (CE 0026)		0 days	NA	NA	98 days	Mon 18/11/19	Tue 17/3/20	Mon 18/11/19	Tue 17/3/20	2	0 days		100%														
376	CMF-1000		Demolition of existing final sedimentation tanks no. 3 & 4		14 days	Mon 6/1/20	Tue 21/1/20	344 days	Mon 6/1/20	Thu 4/3/21	Mon 6/1/20	NA	NA,172,134,10	1227 days		98%														
377	CMF-1100		Confirmation of Decommission Schedule		30 days	NA	NA	58 days	Mon 6/1/20	Mon 16/3/20	Mon 6/1/20	Mon 16/3/20	378	0 days		100%														
378	CMF-1200		Provision of new submersed pump		26 days	NA	NA	27 days	Wed 4/3/20	Fri 3/4/20	Wed 4/3/20	Fri 3/4/20	379	0 days		100%														
379	CMF-1205		Assistant to decommissioning of Final Sedimentation Tank No. 3 and 4		0 days	NA	NA	14 days	Wed 4/3/20	Fri 3/4/20	Wed 4/3/20	Fri 3/4/20	380	0 days		100%														
380	CMF-1300		Additional dismantling works to retain specified electrical and mechanical equipment 013		0 days	NA	NA	21 days	Tue 7/4/20	Wed 6/5/20	Tue 7/4/20	Wed 6/5/20	381	0 days		100%														
381	CMF-1400		Additional plugging works for DN 1200 Conc. S&S pipe at wash water pumping station chamber		0 days	NA	NA	70 days	Mon 8/6/20	Sat 29/8/20	Mon 8/6/20	Sat 29/8/20	382	0 days		100%														
382	CMF-1500		Diversion of wash water main		0 days	NA	NA	21 days	Mon 15/6/20	Fri 10/7/20	Mon 15/6/20	Fri 10/7/20	383	0 days		100%														
383	CMF-1600		Isolation wall for RAS Channel No.1		0 days	NA	NA	40 days	Mon 1/6/20	Sat 18/7/20	Mon 1/6/20	Sat 18/7/20	388	0 days		100%														
384	CMF-1700		Plug End of DN1400 Bioreactor No.2 Effluent Pipe		0 days	NA	NA	63 days	Tue 16/6/20	Sat 29/8/20	Tue 16/6/20	Sat 29/8/20	389	0 days		100%														
385	CMF-1710		Removal of DN1400 Bioreactor No. 2 Effluent Pipe		0 days	NA	NA	10 days	Mon 22/2/21	Thu 4/3/21	Mon 22/2/21	Thu 4/3/21	390	1227 days		0%														
386	CMF-1800		Exposed and disconnect uncharted existing cable between FST3 and FST 4		0 days	NA	NA	20 days	Thu 2/7/20	Fri 24/7/20	Thu 2/7/20	Fri 24/7/20	390	0 days		100%														
387	CMF-1110		Demolition of structure no. 3 & 4		14 days	Mon 6/1/20	Tue 21/1/20	122 days	Wed 1/4/20	Sat 29/8/20	Wed 1/4/20	Sat 29/8/20	389	0 days		100%														
388	CMF-1900		Removal of Existing DN150 SAS Rising Main at RAS Channel No. 1		0 days	NA	NA	23 days	Mon 31/8/20	Fri 25/9/20	Mon 31/8/20	Fri 25/9/20	390	0 days		100%														
389	CMF-2000		Pre-drilling (83nrs, 4rigs, 2.5days/drillhole/rig)		42 days	Sat 6/6/20	Mon 27/7/20	31 days	Mon 10/8/20	Mon 14/9/20	Mon 10/8/20	Mon 14/9/20	139,387	0 days		100%														
390	CMF-3000		Pre-bored H piles (171nos, 2rigs, 1.5days/pile/rig)		140 days	Tue 28/7/20	Wed 13/1/21	96 days	Mon 28/9/20	Sat 23/1/21	Mon 28/9/20	Sat 23/1/21	389,144,388	363,391,392	0 days	5	100%													
391	CMF-3100		Change of Layout of Basement of MFB no. 2		0 days	NA	NA	17 days	Tue 3/11/20	Sat 21/11/20	Tue 3/11/20	Sat 21/11/20	390	0 days		100%														
392	CMF-4000		Pile Load Test		25 days	Thu 14/1/21	Tue 16/2/21	19 days	Mon 4/1/21	Mon 25/1/21	Mon 4/1/21	Mon 25/1/21	390	0 days		100%														
393	CMF-5000		Installation of sheetpile (5200sq.m, 1rigs, 50sqm/rig/day)		40 days	Wed 22/1/20	Wed 11/3/20	100 days	Fri 1/1/21	Mon 31/5/21	Fri 1/1/21	Mon 31/5/21	NA,392	396	-197 days		0%													
394	CMF-6000		ELS works		169 days	Wed 17/2/21	Thu 9/9/21	234 days	Tue 1/6/21	Sat 12/3/22	NA	NA	NA,10	398SS	-197 days	5	0%	0% MFB												
395	CMF-6100		Phase A (A1 to N6) - Excavation to -11mPD and blinding		112 days	Wed 17/2/21	Thu 9/9/21	234 days	Tue 1/6/21	Sat 12/3/22	NA	NA	NA	398SS	-197 days		0%	0% MFB												
396	CMF-6110		Soil Excavation (Extended working hours 0700-1900 & reduction of excavation volume)		169 days	Wed 17/2/21	Thu 9/9/21	88 days	Tue 1/6/21	Mon 13/9/21	Mon 13/9/21	Mon 13/9/21	NA	NA,393,147,392	397	-197 days		0%	0% MFB											
397	CMF-6120		Additional Rock Excavation [2200 cu.m, 7.5cu.m/group x 2]		112 days	NA	NA	146 days	Tue 14/9/21	Sat 12/3/22	NA	NA	NA,396	400	-197 days		0%	0% MFB												
398	CMF-6200		Phase B (A6 to N10) - Excavation to -1.9mPD and blinding		169 days	Wed 17/2/21	Thu 9/9/21	100 days	Tue 1/6/21	Tue 28/9/21	NA	NA	NA,395SS	401	-33 days		0%	0% MFB												
399	CMF-7000		RC Structure works		232 days	Fri 10/9/21	Sat 25/6/22	262 days	Tue 15/3/22	Thu 2/2/23	NA	NA	NA,10	401	-198 days	5	0%	0% MFB												
400	CMF-7100	KD1F	Phase A - from B2 - Level 1		112 days	Fri 10/9/21	Tue 25/1/22	112 days	Tue 15/3/22	Mon 1/8/22	NA	NA	NA,151,192,193,196,194,397	401SS-30 days,402,404	-198 days		0%	0% MFB												
401	CMF-7110	KD1F	Phase B - from B1 - Level 1		112 days	Fri 10/9/21	Tue 25/1/22	112 days	Sat 23/4/22	Mon 5/9/22	NA	NA	NA,400SS+30 days,398	403,404	-198 days		0%	0% MFB												
402	CMF-7120	KD1G	Phase A - from Level 1 to Roof		120 days	Wed 26/1/22	Sat 25/6/22	120 days	Tue 2/8/22	Thu 22/12/22	NA	NA	NA,400	405,406,407	-168 days		0%	0% MFB												
403	CMF-7130	KD1G	Phase B - from Level 1 to Roof		120 days	Wed 26/1/22	Sat 25/6/22	120 days	Tue 6/9/22	Thu 2/2/23	NA	NA	NA,401	405,406,407	-198 days		0%	0% MFB												
404	CMF-8000	KD1F	Allow access to Contractor DE/2018/04 for E&M installation and T&C works (from B2-level 1)		0 days	Tue 25/1/22	Tue 25/1/22	0 days	Mon 5/9/22	Mon 5/9/22	NA	NA	NA,400,401	47FF	-196 days		0%	0% MFB												
405	CMF-9000	KD1G	Allow access to Contractor DE/2018/04 for E&M installation and T&C works (from Level to Roof)		0 days	Sat 25/6/22	Sat 25/6/22	0 days	Thu 2/2/23	Thu 2/2/23	NA	NA	NA,402,403	48FF	-198 days		0%	0% MFB												
406	CMF-10000	SW1	ABWF works + BS works		210 days	Mon 27/6/22	Thu 9/3/23	359 days	Fri 3/2/23	Fri 8/11/24	NA	NA	NA,195,153,402,403	56FF	142 days		0%	0% MFB												
407	CMF-11000	SW3	Process Pipe CHO chainage 0-65, CHM chainage 0-120, CHN chainage 0-125, CHO chainage 0-65, CHP chainage 0-50 & CHV chainage 0-50		0 days	NA	NA	450 days	Fri 3/2/23	Sat 17/8/24	NA	NA	NA,402,403	58FF	210 days		0%	0% MFB												
408	CSA-0000		SAS Pumping Station, B-6		455 days	Wed 20/5/20	Thu 25/11/21	690 days	Sat 18/4/20	Sat 13/8/22	Sat 18/4/20	NA	NA,11	799 days		44%														
409	CSA-1000		Additional Preliminary Works		0 days	NA	NA	390 days	Tue 12/5/20	Mon 30/8/21	Tue 12/5/20	NA	NA	19 days		60%														
410	CSA-1100		Diversion of Existing SAS Rising Main near SAS Pumping Station (PPMI 025)		69 days																									

ID	Activity ID	Key Date	Task Name	NCE/ECE	Baseline Duration	Baseline Start	Baseline Finish	Duration	Start	Finish	Actual Start	Actual Finish	Predecessors	Successors	Total Slack	Risk Allowance	% Complete	Individual Critical Path	2019	2020	2021	2022	2023	2024	2025							
																			July	January	July	January	July	January	July	January	July	January	July	January	July	January
439	CCS-1400	KD1J	Allow access to Contractor DE/2018/04 for E&M installation and T&C works		0 days	Mon 10/5/21	Mon 10/5/21	0 days	Tue 28/12/21	Tue 28/12/21	NA	NA	NA 438	51FF	24 days		0%															
440	CCS-1500	SW1	ABWF works + BS works		90 days	Tue 11/5/21	Thu 26/8/21	90 days	Mon 29/11/21	Sat 19/3/22	NA	NA	NA 195,153,436,465SS	56FF	917 days		0%															
441	CCS-2000	*	Chemical System No.2		189 days	Thu 4/3/21	Thu 21/10/21	264 days	Thu 8/4/21	Sat 19/3/22	NA	NA 431			48 days		0%															
442	CCS-2100		Excavation for Raft Footing (100cu.m)		15 days	Thu 4/3/21	Sat 20/3/21	30 days	Thu 8/4/21	Thu 13/5/21	NA	NA	NA 140,433	443,449	48 days		0%															
443	CCS-2200		Plate load test		14 days	Mon 22/3/21	Fri 14/4/21	14 days	Mon 31/5/21	Mon 31/5/21	NA	NA	NA 442	444	153 days		0%															
444	CCS-2300	KD1J	R.C. structure works		45 days	Tue 11/5/21	Mon 5/7/21	45 days	Tue 1/6/21	Sat 24/7/21	NA	NA	NA 443	445,51FF,446,447	153 days	2	0%															
445	CCS-2400	KD1J	Allow access to Contractor DE/2018/04 for E&M installation and T&C works		0 days	Mon 5/7/21	Mon 5/7/21	0 days	Sat 24/7/21	Sat 24/7/21	NA	NA	NA 444	51FF	153 days		0%															
446	CCS-2500	SW1	ABWF works + BS works		90 days	Tue 6/7/21	Thu 21/10/21	90 days	Mon 29/11/21	Sat 19/3/22	NA	NA	NA 195,153,444,465SS	56FF	917 days		0%															
447	CCS-2600	SW1	Demolition of existing chemical room		60 days	Tue 6/7/21	Mon 13/9/21	60 days	Mon 26/7/21	Tue 5/10/21	NA	NA	NA 444	56FF	1052 days		0%															
448	CFS-1000	*	Fire Services Sprinkler Pumping Room		220 days	Sat 10/4/21	Sun 31/1/21	254 days	Fri 14/5/21	Sat 19/3/22	NA	NA 431			48 days		0%															
449	CFS-2000		Excavation for Raft Footing (800cu.m)		45 days	Sat 10/4/21	Thu 3/6/21	60 days	Fri 14/5/21	Mon 26/7/21	NA	NA	NA 140,442	450,455,467	48 days		0%															
450	CFS-3000		Plate load test		14 days	Fri 4/6/21	Mon 21/6/21	14 days	Tue 27/7/21	Wed 11/8/21	NA	NA	NA 449	451	78 days		0%															
451	CFS-4000	KD1J	R.C. structure works		60 days	Tue 6/7/21	Mon 13/9/21	60 days	Thu 12/8/21	Sat 23/10/21	NA	NA	NA 450	453,452,51FF	78 days	2	0%															
452	CFS-5000	KD1J	Allow access to Contractor DE/2018/04 for E&M installation and T&C works		0 days	Mon 13/9/21	Mon 13/9/21	0 days	Sat 23/10/21	Sat 23/10/21	NA	NA	NA 451	51FF	78 days		0%															
453	CFS-6000	SW1	ABWF works + BS works		90 days	Tue 14/9/21	Mon 31/1/22	90 days	Mon 29/11/21	Sat 19/3/22	NA	NA	NA 195,153,451,465SS	56FF	917 days		0%															
454	CTC-0000	*	Temporary Chemical Dosing System		191 days	Tue 22/6/21	Thu 10/2/22	194 days	Tue 27/7/21	Sat 19/3/22	NA	NA 431			48 days		0%															
455	CTC-1000		Excavation for Raft Footing (300cu.m)		30 days	Tue 22/6/21	Tue 27/7/21	30 days	Tue 27/7/21	Mon 30/8/21	NA	NA	NA 140,449	456,461	48 days		0%															
456	CTC-2000		Plate load test		14 days	Wed 28/7/21	Thu 12/8/21	14 days	Tue 31/8/21	Wed 15/9/21	NA	NA	NA 455	457	63 days		0%															
457	CTC-3000	KD1J	R.C. structure works		30 days	Tue 14/9/21	Thu 21/10/21	45 days	Thu 16/9/21	Wed 10/11/21	NA	NA	NA 456	458,51FF,459	63 days	1	0%															
458	CTC-4000	KD1J	Allow access to Contractor DE/2018/04 for E&M installation and T&C works		0 days	Thu 21/10/21	Thu 21/10/21	0 days	Wed 10/11/21	Wed 10/11/21	NA	NA	NA 457	51FF	63 days		0%															
459	CTC-5000	SW1	ABWF works + BS works		90 days	Fri 22/10/21	Thu 10/2/22	90 days	Mon 29/11/21	Sat 19/3/22	NA	NA	NA 195,153,457,465SS	56FF	917 days		0%															
460	CFB-0000	*	Fire Hydrant and Booster Pump Room		177 days	Fri 13/8/21	Thu 17/3/22	164 days	Tue 31/8/21	Sat 19/3/22	NA	NA 431			48 days		0%															
461	CFB-1000		Excavation for Raft Footing (200cu.m)		30 days	Fri 13/8/21	Thu 16/9/21	30 days	Tue 31/8/21	Wed 6/10/21	NA	NA	NA 140,455	462	48 days		0%															
462	CFB-2000		Plate load test		14 days	Fri 17/9/21	Thu 7/10/21	14 days	Thu 17/9/21	Sat 23/10/21	NA	NA	NA 461	463	48 days		0%															
463	CFB-3000	KD1J	R.C. structure works		30 days	Fri 22/10/21	Thu 25/11/21	30 days	Mon 25/10/21	Sat 27/11/21	NA	NA	NA 462	464,465,51FF	48 days	1	0%															
464	CFB-4000	KD1J	Allow access to Contractor DE/2018/04 for E&M installation and T&C works		0 days	Thu 25/11/21	Thu 25/11/21	0 days	Sat 27/11/21	Sat 27/11/21	NA	NA	NA 463	51FF	48 days		0%															
465	CFB-5000	SW1	ABWF works + BS works		90 days	Fri 26/11/21	Thu 17/3/22	90 days	Mon 29/11/21	Sat 19/3/22	NA	NA	NA 463,195,153	56FF,471SS,459SS,453SS	917 days		0%															
466	CEG-0000	*	Emergency Generator House		163 days	Wed 6/10/21	Tue 26/4/22	194 days	Tue 27/7/21	Sat 19/3/22	NA	NA 431			88 days		0%															
467	CEG-1000		Excavation for Raft Footing (100cu.m)		20 days	Wed 6/10/21	Fri 29/10/21	20 days	Tue 27/7/21	Wed 18/8/21	NA	NA	NA 140,449	468	88 days		0%															
468	CEG-2000		Plate load test		14 days	Sat 30/10/21	Mon 15/11/21	14 days	Thu 19/8/21	Fri 9/9/21	NA	NA	NA 467	469	88 days		0%															
469	CEG-3000	KD1J	R.C. structure works		30 days	Fri 26/11/21	Mon 3/1/22	30 days	Sat 4/9/21	Mon 11/10/21	NA	NA	NA 468	470,51FF,471	88 days	1	0%															
470	CEG-4000	KD1J	Allow access to Contractor DE/2018/04 for E&M installation and T&C works		0 days	Mon 3/1/22	Mon 3/1/22	0 days	Mon 11/10/21	Mon 11/10/21	NA	NA	NA 469	51FF	88 days		0%															
471	CEG-5000	SW1	ABWF works + BS works		90 days	Tue 4/1/22	Tue 26/4/22	90 days	Mon 29/11/21	Sat 19/3/22	NA	NA	NA 195,153,469,465SS	56FF	917 days		0%															
472	CDS-0000	*	Deodorization System No.1 and No.3A		149 days	Tue 16/11/21	Sat 21/5/22	114 days	Mon 4/1/21	Tue 25/5/21	NA	NA			203 days		0%															
473	CDS-1000		Demolition of Existing Leachate Pump Pit		0 days	NA	NA	50 days	Mon 4/1/21	Fri 5/3/21	NA	NA	474	203 days		0%																
474	CDS-2000		Excavation for Raft Footing (400cu.m)		20 days	Tue 16/11/21	Wed 8/12/21	20 days	Sat 6/3/21	Mon 29/3/21	NA	NA	NA 140,473,486	475	203 days		0%															
475	CDS-3000		Plate load test		14 days	Thu 9/12/21	Fri 24/12/21	14 days	Tue 30/3/21	Sat 17/4/21	NA	NA	NA 474	476	203 days		0%															
476	CDS-4000	KD1J	Footing works		20 days	Tue 4/1/22	Wed 26/1/22	30 days	Mon 19/4/21	Tue 25/5/21	NA	NA	NA 475	477,51FF	203 days		0%															
477	CDS-5000	KD1J	Allow access to Contractor DE/2018/04 for E&M installation and T&C works		0 days	Wed 26/1/22	Wed 26/1/22	0 days	Tue 25/5/21	Tue 25/5/21	NA	NA	NA 476	51FF	203 days		0%															
478	CAA-0000	*	Additional and Alternation Works for Existing Facilities (B-7A, B-8, B-8A)		662 days	Wed 29/1/20	Fri 22/4/22	918 days	Mon 1/6/20	Thu 6/7/23	Mon 1/6/20	NA			536 days		39%															
479	CAA-1000	KD2B	B-8A Alternation works for existing Air Blower House No.2 (Pipeline CHTA, approx. 133m DN800 D.I.)		180 days	Wed 29/1/20	Thu 3/9/20	320 days	Mon 1/6/20	Mon 28/6/21	Mon 1/6/20	NA 15,154,190	53FF	0 days		53%																
480	CAA-1100		Change of pipe bridge design	057	0 days	NA	NA	135 days	Mon 1/6/20	Tue 10/11/20	Mon 1/6/20	Tue 10/11/20	483,484,485	0 days		100%																
481	CAA-1200		Additional inspection pit to verify the connection point to existing (CE xxx)		0 days	NA	NA	135 days	Mon 1/6/20	Tue 10/11/20	Mon 1/6/20	Tue 10/11/20	483,484,485	0 days		100%																
482	CAA-1300		Additional MBV installation (CE xxx)		0 days	NA	NA	135 days	Mon 1/6/20	Tue 10/11/20	Mon 1/6/20	Tue 10/11/20	483,484,485	0 days		100%																
483	CAA-1400		Alternation works for existing Air Blower House No.2 (Pipeline CHTA, approx. 133m DN800 D.I.)		180 days	Wed 29/1/20	Thu 3/9/20	185 days	Wed 11/11/20	Mon 28/6/21	Wed 11/11/20	NA 480,481,482	53FF	-135 days		9%																
484	CAA-1500		Re-alignment of DN800 Temporary Air Main (CHTA) and Provision of FRP Staircases	064	0 days	NA	NA	185 days	Wed 11/11/20	Mon 28/6/21	Wed 11/11/20	NA 480,481,482		-135 days		9%																
485	CAA-1600		Elevated Section of DN800 Temporary Air Main (CHTA) across existing Bioreactor's 017 Distribution Chamber No. 2 (PPMI 044)	062	0 days	NA	NA	60 days	Wed 11/11/20	Fri 22/1/21	NA	NA 480,481,482		-10 days		0%																
486	CAA-2000	KD11	B7-A Alternation works for existing Power House		122 days	Fri 4/9/20	Sat 30/1/21	122 days	Fri 4/9/20	Sat 30/1/21	Fri 4/9/20	NA 13FS-1 day,134,172,174,182	50FF,474	0 days		59%																
487	CAA-3000	SW3	Alternation works for existing Membrane Facilities Building No.1		360 days	Mon 1/2/21	Fri 22/4/22	360 days	Tue 19/4/22	Thu 6/7/23	NA	NA 14FS-1 day,181	56FF																			

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Total Float	2020				2021				2022				2023				2024													
								J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D


SWH - Main Works Stage 1 Sidestream Treatment Facilities & E&M Works for Sludge Treatment Facilities

Contract Data							
Starting Date & Completion Date							
AS000010	Contract Date (LOA)	0	11-Oct-19 A		21-Feb-21		
AS000020	Starting Date	0	23-Oct-19 A		21-Feb-21		
AS000110	Whole Contract Period (1626 days from starting date)	1626	23-Oct-19 A	04-Apr-24	21-Feb-21	04-Apr-24	0
AS000220	Completion Date for the whole of the Works	0		04-Apr-24		04-Apr-24	0
Access Date							
AS001100	Portion C-1A (within 480 to 550 days from starting date)	550	23-Oct-19 A	24-Apr-21	21-Feb-21	24-Apr-21	0
AS001120	Planned Access Date for Portion C-1A	1	24-Apr-21	24-Apr-21*	24-Apr-21	24-Apr-21	0
AS001200	Portion C-2A (within 705 to 795 days from starting date)	795	23-Oct-19 A	25-Dec-21	21-Feb-21	25-Dec-21	0
AS001220	Planned Access Date for Portion C-2A	1	25-Dec-21	25-Dec-21*	25-Dec-21	25-Dec-21	0
AS001300	Portion C-2B (within 765 to 855 days from starting date)	855	23-Oct-19 A	23-Feb-22	21-Feb-21	23-Feb-22	0
AS001320	Planned Access Date for Portion C-2B	1	23-Feb-22	23-Feb-22*	23-Feb-22	23-Feb-22	0
AS001400	Portion C-2C (within 715 to 805 days from starting date)	805	23-Oct-19 A	04-Jan-22	21-Feb-21	04-Jan-22	0
AS001420	Planned Access Date for Portion C2-C	1	04-Jan-22	04-Jan-22*	04-Jan-22	04-Jan-22	0
AS001500	Portion C-2D (within 825 to 945 days from starting date)	945	23-Oct-19 A	24-May-22	21-Feb-21	24-May-22	0
AS001520	Planned Access Date for Portion C-2D	1	24-May-22	24-May-22*	24-May-22	24-May-22	0
AS001600	Portion C-3 (within 615 to 705 days from starting date)	705	23-Oct-19 A	26-Sep-21	21-Feb-21	26-Sep-21	0
AS001620	Planned Access Date for Portion C-3	1	26-Sep-21	26-Sep-21*	26-Sep-21	26-Sep-21	0
AS001700	Portion B-1 (within 285 to 345 days from starting date)	345	23-Oct-19 A	30-Sep-20 A	21-Feb-21	21-Feb-21	0
AS001720	Planned Access Date for Portion B-1	1	30-Sep-20 A	30-Sep-20 A	21-Feb-21	21-Feb-21	0
AS001800	Portion B-2 (within 615 to 705 days from starting date) (SS by NCE-NCE-219)	705	23-Oct-19 A	26-Sep-21	21-Feb-21	26-Sep-21	0
AS001820	Planned Access Date for Portion B-2 (SS by NCE-NCE-219)	1	26-Sep-21	26-Sep-21*	26-Sep-21	26-Sep-21	0
AS001900	Works Area WA1-B (starting date)	1	23-Oct-19 A	23-Oct-19 A	22-Feb-21	22-Feb-21	0
AS001910	Planned Access Date for Works Area WA1-B	1	23-Oct-19 A	23-Oct-19 A	22-Feb-21	22-Feb-21	0
AS001920	Works Area WA3 (starting date)	1	23-Oct-19 A	23-Oct-19 A	22-Feb-21	22-Feb-21	0
AS001930	Planned Access Date for Works Area WA3	1	23-Oct-19 A	23-Oct-19 A	22-Feb-21	22-Feb-21	0

Key Dates							
AS002010	KD1A Submission of Civil Requirement Dwgs, Elec. Schematic Dwgs of UV System No.1 and Effluent Pumping Station No.1	196	23-Oct-19 A	05-May-20 A	15-Apr-21	15-Apr-21	0
AS002020	KD2A Submission of Civil Requirement Dwgs, Elec. Schematic Dwgs of SD Bldg, SD & DC, CHP Bldg, Workshop No.2, etc.	226	23-Oct-19 A	04-Jun-20 A	09-Jun-21	09-Jun-21	0
AS002040	KD2B Submission of Remaining Civil Requirement Dwgs, Elec. Schematic Dwgs of SD Bldg, SD & DC, CHP Bldg, etc.	461	23-Oct-19 A	15-Jan-21 A	09-Jun-21	09-Jun-21	0
AS002050	KD3A Completion of Phase 1 Commissioning of Sidestream Treatment Facilities (1140d after Portion B-1 Access)	1141	30-Sep-20 A	14-Nov-23*	21-Feb-21	14-Nov-23	0
AS002060	KD5A - Completion of the BS Fittings Installation at CLP Sub-Station at Workshop No. 2 (245d after Portion C-3 Access)	246	26-Sep-21	29-May-22*	26-Sep-21	29-May-22	0

Completion Date							
Section 1 - Complete All Design at UV System No.1 & EP Station No. 1							
AS003100	Contract Duration of Section 1	291	23-Oct-19 A	08-Aug-20 A	04-Apr-24	04-Apr-24	0
AS003110	Completion date - Section 1 (290 days after starting date)	0		08-Aug-20 A		04-Apr-24	0

Remarks: The Defect Date is 4 Apr 2025 (365 days after Completion of the whole of the works)



File Name: DE/2018/03 RP R7
 Layout: DE1803 RP (Feb 2021) - WBS
 Page 1 of 20

- Remaining Work
- Critical Activity
- Actual Progress
- ◆ Milestone

Contract No. DE/2018/03
Shek Wu Hui Effluent Polishing Plant - Main Works Stage 1
Sidestream Treatment Facilities and E&M Works for Sludge Treatment Facilities
Revised Programme - as at 20 Feb 2021

Date	Revision	Checked	Approved
30-Oct-20	Rev.3	LT	KM
02-Dec-20	Rev.4	LT	KM
30-Dec-20	Rev.5	LT	KM
26-Jan-21	Rev.6	LT	KM
26-Feb-21	Rev.7	LT	KM

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Total Float	2021							2022							2023							2024																					
								O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A

SWH - Main Works Stage 1 Sidestream Treatment Facilities & E&M Works for Sludge Treatment Facilities

Section 3 - Complete Design, Construction & T&C for Sidestream Facilities

Major Subcontractor / Supplier Procurement

Civil & Building Contractor

For Piling

AS512520f	Review & Accept the Tender proposal of Civil Contractor (Piling)	25	11-Feb-21 A	07-Mar-21	21-Feb-21	07-Mar-21	0
AS512530f	Tender Invitation of Civil Contractor (Piling)	14	08-Mar-21	21-Mar-21	08-Mar-21	21-Mar-21	0
AS512540f	Submission of Tender Report	7	22-Mar-21	28-Mar-21	22-Mar-21	28-Mar-21	0
AS512550f	Review & Accept the Tender Report by PM	21	29-Mar-21	18-Apr-21	29-Mar-21	18-Apr-21	0
AS512560f	Contract Preparation	3	19-Apr-21	21-Apr-21	19-Apr-21	21-Apr-21	0
AS512570f	Civil Contractor (Piling) Award	1	22-Apr-21	22-Apr-21	22-Apr-21	22-Apr-21	0
AS512580f	Mobilisation	3	23-Apr-21	25-Apr-21	23-Apr-21	25-Apr-21	0

For Main Civil Works

AS512590f	Submit Tender proposal of Civil Contractor (Main Civil Works)	30	17-Mar-21*	15-Apr-21	17-Mar-21	15-Apr-21	0
AS512600f	Review & Accept the Tender proposal of Civil Contractor (Main Civil Works)	21	16-Apr-21	06-May-21	16-Apr-21	06-May-21	0
AS512610f	Tender Invitation of Civil Contractor (Main Civil Works)	14	07-May-21	20-May-21	07-May-21	20-May-21	0
AS512620f	Submission of Tender Report	7	21-May-21	27-May-21	21-May-21	27-May-21	0
AS512630f	Review & Accept the Tender Report by PM	21	28-May-21	17-Jun-21	28-May-21	17-Jun-21	0
AS512640f	Contract Preparation	7	18-Jun-21	24-Jun-21	18-Jun-21	24-Jun-21	0
AS512650f	Civil Contractor (Main Civil Works) Award	1	25-Jun-21	25-Jun-21	25-Jun-21	25-Jun-21	0

Design & Submission

Civil / Structural

AS160260e	Revise & Re-submit Loading Plan to ICE	65	24-Oct-20 A	12-Mar-21	27-Feb-21	18-Mar-21	6
AS160270e	Review & Accept of Loading Plan by ICE	7	13-Mar-21	19-Mar-21	19-Mar-21	25-Mar-21	6
AS160280e	Prepare & Submit Loading Plan to PM	7	20-Mar-21	26-Mar-21	26-Mar-21	01-Apr-21	6
AS160290e	Review & Accept of Loading Plan by PM & DSD (incl. BCM)	21	27-Mar-21	16-Apr-21	02-Apr-21	22-Apr-21	6
AS160330	Review & Accept of Foundation Design / Drawings by ICE & PM	10	30-Jan-21 A	26-Feb-21	24-Feb-21	01-Mar-21	3
AS160340e	Prepare & Submit Foundation Design / Drawings to DSD (incl. BCM)	7	27-Feb-21	05-Mar-21	02-Mar-21	08-Mar-21	3
AS160350e	Review & Accept of Foundation Design / Drawings by DSD (incl. BCM)	45	06-Mar-21	19-Apr-21	09-Mar-21	22-Apr-21	3

ELS

AS512160e	Prepare & Submit ELS Plan to ICE	7	26-Jun-21	02-Jul-21	26-Jun-21	02-Jul-21	0
AS512170e	Review & Comment on ELS Plan by ICE	7	03-Jul-21	09-Jul-21	03-Jul-21	09-Jul-21	0
AS512180e	Revise & Re-submit ELS Plan to ICE	7	10-Jul-21	16-Jul-21	10-Jul-21	16-Jul-21	0
AS512190e	Review & Accept of ELS Plan by ICE	7	17-Jul-21	23-Jul-21	17-Jul-21	23-Jul-21	0
AS512200e	Prepare & Submit ELS Plan to PM	7	24-Jul-21	30-Jul-21	24-Jul-21	30-Jul-21	0
AS512210e	Review & Accept of ELS Plan by PM	21	31-Jul-21	20-Aug-21	31-Jul-21	20-Aug-21	0

Major Plant & Materials Procurement

Civil & Structure

AS153130e	Procurement, Manufacture & Delivery of Piling	45	01-Feb-21 A	22-Apr-21	29-Mar-21	22-Apr-21	0
-----------	---	----	-------------	-----------	-----------	-----------	---

E&M Process

AS153100	Procurement, Manufacture & Delivery of Deammonification Sidestream Treatment Facilities	360	19-Apr-21	13-Apr-22	19-Apr-21	13-Apr-22	0
----------	---	-----	-----------	-----------	-----------	-----------	---

Ground Settlement, Tilting & Utility Monitoring

AS153200f	Ground Settlement, Tilting & Utility Monitoring	1184	12-Dec-20 A	09-Mar-24	21-Feb-21	09-Mar-24	0
-----------	---	------	-------------	-----------	-----------	-----------	---

Civil Works Construction


AS161140	Foundation / Piling (inc. pre-drilling, post-drilling, proof test, etc)	120	23-Apr-21	20-Aug-21	23-Apr-21	20-Aug-21	0
AS161160	Excavation / ELS	90	21-Aug-21	18-Nov-21	21-Aug-21	18-Nov-21	0
AS161180	Substructure / Superstructure	180	19-Nov-21	17-May-22	19-Nov-21	17-May-22	0

E&M Installation

AS154100	E&M Installation of Deammonification Sidestream Treatment Facilities	200	14-Apr-22	30-Oct-22	14-Apr-22	30-Oct-22	0
AS154240	Installation of Control & Monitoring System	120	17-Aug-22	14-Dec-22	17-Aug-22	14-Dec-22	0
AS154260	Installation of CCTV System	90	16-Sep-22	14-Dec-22	16-Sep-22	14-Dec-22	0

Testing & Commissioning

AS155100	SAT for Deammonification Sidestream Treatment Facilities (Ref. to PS6B.1.18.3)	200	29-May-22	14-Dec-22	29-May-22	14-Dec-22	0
AS155105e	Existing sludge dewatering facilities Ready (by DE/2018/04 Contract)	0		14-Dec-22		14-Dec-22	0



File Name: DE/2018/03 RP R7
 Layout: DE1803 RP (Feb 2021) - CP
 Page 1 of 2

- Remaining Work
- Critical Activity
- Actual Progress
- ◆ Milestone

Contract No. DE/2018/03
Shek Wu Hui Effluent Polishing Plant - Main Works Stage 1
Sidestream Treatment Facilities and E&M Works for Sludge Treatment Facilities
Revised Programme - as at 20 Feb 2021 (Critical Path)

Date	Revision	Checked	Approved
30-Oct-20	Rev.3	LT	KM
02-Dec-20	Rev.4	LT	KM
30-Dec-20	Rev.5	LT	KM
26-Jan-21	Rev.6	LT	KM
26-Feb-21	Rev.7	LT	KM

ID	WBS	Task Name	Duration between Task Start and Finish	Start	Finish	Float Time	Predecessors	Successors	Resource Names	2021	
										Half 1, 2021	Half 2, 2021
1	11	DE/2018/04 - Contract Master Programme	1990 days	Mon 02/12/19	Tue 13/05/25	0 days					J
2	2.1.1	Starting Date	0 days	Mon 02/12/19	Mon 02/12/19	0 days		355+1625 edays,62:			
3	3.1.2	Completion Date	0 days	Tue 14/05/24	Tue 14/05/24	0 days		255+1625 edays,354			
4	4.1.3	Defect Dates with respect to Completion Date	365 days	Tue 14/05/24	Tue 13/05/25	0 days		3			
5	5.2	Access Dates	1599 days	Mon 02/12/19	Thu 18/04/24	0 days					
6	6.2.1	Access Date for Works Area WA1-C	90 days	Mon 02/12/19	Sat 29/02/20	0 days					
7	7.2.2	Access Date for Works Area WA2-C	90 days	Mon 02/12/19	Sat 29/02/20	0 days					
8	8.2.3	Access Date for Portion B-2, Inlet Works No. 1	150 edays	Tue 28/06/22	Fri 25/11/22	0 edays					
9	9.2.4	Access Date for Portion B-3, PST No. 1~4	90 edays	Sat 14/01/23	Fri 14/04/23	0 edays					
10	10.2.5	Access Date for Portion B-3A, Existing PST No. 4 and No. 6	0 days	Mon 02/12/19	Mon 02/12/19	0 days					
11	11.2.6	Access Date for Portion B-3B, Temporary Filtrate Lifting Well and Eq. Tank	0 days	Mon 02/12/19	Mon 02/12/19	0 days					
12	12.2.7	Access Date for Portion B-4, BR 2A & 2B	90 edays	Fri 25/11/22	Thu 23/02/23	0 edays					
13	13.2.8	Access Date for Portion B-5A, MFB No. 2 below 1st floor level	90 edays	Mon 20/12/21	Sun 20/03/22	0 edays					
14	14.2.9	Access Date for Portion B-5B, MFB No. 2 remaining portion	90 edays	Thu 19/05/22	Wed 17/08/22	0 edays					
15	15.2.10	Access Date for Portion B-7 & 7B, Chemical Dosing, Concrete Plinth for DOs, Chemical Sys 1 & 2	150 edays	Mon 20/12/21	Thu 19/05/22	0 edays					
16	16.2.11	Access Date for Portion B-7A & 7B, area for modification of existing emergency generator elect	0 edays	Mon 02/12/19	Mon 02/12/19	0 edays					
17	17.2.12	Access Date for Portion B-9B, underground pipework	60 edays	Sun 18/02/24	Thu 18/04/24	0 edays					
18	18.2.13	Access Date for B-10, existing sludge thickening building	0 edays	Mon 02/12/19	Mon 02/12/19	0 edays					
19	19.3	Key Dates	555 days	Mon 02/12/19	Wed 09/06/21	0 days					
20	20.3.1	KD1A - Submission of civil and dimensional requirement drawings, electrical schematic drawing	340 edays	Mon 02/12/19	Fri 06/11/20	0 edays		31FF			
21	21.3.2	KD1B - Submission of remaining civil and dimensional requirement drawings, electrical schema	550 edays	Mon 02/12/19	Fri 04/06/21	0 edays		32FF			
22	22.3.3	KD3A - Completion of E&M Installation works of existing power house in Portions B-7A and B-7	240 edays	Mon 02/12/19	Wed 29/07/20	0 edays		33FF			
23	23.3.4	KD3B - Completion of all work for reposition of the existing Primary Sedimentation Tanks No.	555 edays	Mon 02/12/19	Wed 09/06/21	0 edays		34FF			
24	24.4	Sectional Completion Dates	1625 days	Mon 02/12/19	Tue 14/05/24	0 days					
25	25.4.1	Section 1 - Completion of the design of E&M Works for all works as defined in WI_GP Cl. 10.1(a)	600 edays	Mon 02/12/19	Sat 24/07/21	0 edays		35FF			
26	26.4.2	Section 2 - Completion of all works for Inlet Works, PST No. 1~4, BR No. 2A & 2B, MFB No. 2, te	1600 edays	Mon 02/12/19	Fri 19/04/24	0 edays		36FF			
27	27.4.3	Section 3 - Completion of all works for retrofitting of the existing PST...etc (660 days after starti	660 edays	Mon 02/12/19	Wed 22/09/21	0 edays		37FF			
28	28.4.4	Section 4 - Completion of Work for remainder of the works (1625 days after starting date)	1625 edays	Mon 02/12/19	Tue 14/05/24	0 edays		38FF			
29	29.5	DE/2018/04 - the Contractor's Programme (w/ Defects Date of Planned Completion Date)	1977 days	Mon 02/12/19	Wed 30/04/21	0 days					
30	30.5.1	Starting Date	0 days	Mon 02/12/19	Mon 02/12/19	0 days		623,19755+30 edays			
31	31.5.2	Planned Key Date Completion Date - KD1A	0 days	Fri 30/10/20	Fri 30/10/20	7 days		20FF			
32	32.5.3	Planned Key Date Completion Date - KD1B	0 days	Tue 01/06/21	Tue 01/06/21	3 days		21FF			
33	33.5.4	Planned Key Date Completion Date - KD3A	0 days	Wed 22/07/20	Wed 22/07/20	7 days		22FF			
34	34.5.5	Planned Key Date Completion Date - KD3B	0 days	Mon 07/06/21	Mon 07/06/21	2 days		23FF			
35	35.5.6	Planned Sectional Completion Date - Section 1	0 days	Mon 12/07/21	Mon 12/07/21	11 days		25FF			
36	36.5.7	Planned Sectional Completion Date - Section 2	0 days	Mon 01/04/24	Mon 01/04/24	18 days		26FF			
37	37.5.8	Planned Sectional Completion Date - Section 3	0 days	Wed 01/09/21	Wed 01/09/21	21 days		27FF			
38	38.5.9	Planned Sectional Completion Date - Section 4	0 days	Wed 01/05/24	Wed 01/05/24	13 days		28FF			
39	39.5.10	Planned Completion Date	0 days	Wed 08/05/24	Wed 08/05/24	5 days		1271,1272,1273,123			
40	40.5.11	Defect Dates with respect to planned completion date	365 days	Wed 01/05/24	Wed 30/04/25	0 days					
41	41.5.12	Part A: Procurement and Delivery of Major Plant and Materials	645 days	Wed 01/07/20	Wed 06/04/21	535 days					
42	42.5.12.1	Planned Completion Date for Procurement of major plant and materials	0 days	Thu 03/06/21	Thu 03/06/21	0 days		3055+550 days			
43	43.5.12.2	General - stoplogs and penstocks, C11, EQT013	120 days	Wed 01/07/20	Wed 28/10/20	0 days					
44	44.5.12.2.1	Submission for acceptance of purchasing package	60 days	Wed 01/07/20	Sat 29/08/20	0 days		45			
45	45.5.12.2.2	Invitation of quotations for purchasing package	30 days	Sun 30/08/20	Mon 28/09/20	0 days		44			
46	46.5.12.2.3	Acceptance of conforming quotation (Completed)	30 days	Tue 29/09/20	Wed 28/10/20	0 days		45			
47	47.5.12.3	General - Instrumentations except use at BR, C11, EQT035-1	460 days	Sat 02/01/21	Wed 06/04/21	535 days					
48	48.5.12.3.1	Submission for acceptance of purchasing package	60 days	Sat 02/01/21	Tue 02/03/21	0 days		49			
49	49.5.12.3.2	Invitation of quotations for purchasing package	30 days	Wed 03/03/21	Thu 01/04/21	0 days		48			
50	50.5.12.3.3	Acceptance of conforming quotation	30 days	Fri 02/04/21	Sat 01/05/21	0 days		49			
51	51.5.12.3.4	Manufacturing and Factory Acceptance Test of Plant	280 days	Sun 02/05/21	Sat 05/02/22	0 days		50			
52	52.5.12.3.5	Shipping and Delivery of Plant	60 days	Sun 06/02/22	Wed 06/04/22	178 days		51	330,460,742		
53	53.5.12.4	General - pipework and valves, C11, ref. EQT036 (Rev. 5)	120 days	Mon 02/11/20	Mon 01/03/21	17 days					
54	54.5.12.4.1	Submission for acceptance of purchasing package	60 days	Mon 02/11/20	Thu 31/12/20	0 days		55			
55	55.5.12.4.2	Invitation of quotations for purchasing package	30 days	Fri 01/01/21	Sat 30/01/21	0 days		54			
56	56.5.12.4.3	Acceptance of conforming quotation	30 days	Sun 31/01/21	Mon 01/03/21	0 days		55	248,294,523,646,64		
57	57.5.12.5	General - electric actuators, C11, ref. EQT042	72 days	Wed 02/12/20	Thu 11/02/21	35 days					

Bestwise Project: DE/2018/04 Date: Tue 26/01/21

Task Milestone Summary Project Summary Manual Summary Late Critical Critical Split Progress Manual Progress Milestone (Actual) Slack (Float) Slack

ID	ID	WBS	Task Name	Duration between Task Start and Finish	Start	Finish	Float Time	Predecessors	Successors	Resource Names	2021 Half 1, 2021	Half 2, 2021
58	58.5.12.5.1		Submission for acceptance of purchasing package	30 days	Wed 02/12/20	Thu 31/12/20	0 days		59			
59	59.5.12.5.2		Invitation of quotations for purchasing package	21 days	Fri 01/01/21	Thu 21/01/21	0 days	58	60			
60	60.5.12.5.3		Acceptance of conforming quotation	21 days	Fri 22/01/21	Thu 11/02/21	18 days	59	248,294,523,646,64			
61	61.5.12.6		General - HV Switchboards, C9, ref. EQT031 (Rev. 5)	105 days	Mon 04/01/21	Sun 18/04/21	25 days					
62	62.5.12.6.1		Submission for acceptance of purchasing package	45 days	Mon 04/01/21	Wed 17/02/21	0 days		63			
63	63.5.12.6.2		Invitation of quotations for purchasing package	30 days	Thu 18/02/21	Fri 19/03/21	0 days	62	64			
64	64.5.12.6.3		Acceptance of conforming quotation	30 days	Sat 20/03/21	Sun 18/04/21	0 days	63	651,252			
65	65.5.12.7		General - LV Switchboards, C9, ref. EQT033 (Rev. 5)	120 days	Mon 04/01/21	Mon 03/05/21	10 days					
66	66.5.12.7.1		Submission for acceptance of purchasing package	60 days	Mon 04/01/21	Thu 04/03/21	0 days		67			
67	67.5.12.7.2		Invitation of quotations for purchasing package	30 days	Fri 05/03/21	Sat 03/04/21	0 days	66	68			
68	68.5.12.7.3		Acceptance of conforming quotation	30 days	Sun 04/04/21	Mon 03/05/21	0 days	67	251,526,397,650			
69	69.5.12.8		General - VSDs & Passive Type Harmonic Filters, C11, ref. EQT034 (Rev. 5)	323 days	Fri 01/01/21	Fri 19/11/21	403 days					
70	70.5.12.8.1		Submission for acceptance of purchasing package	60 days	Fri 01/01/21	Mon 01/03/21	0 days		71			
71	71.5.12.8.2		Invitation of quotations for purchasing package	30 days	Tue 02/03/21	Wed 31/03/21	0 days	70	72			
72	72.5.12.8.3		Acceptance of conforming quotation	30 days	Thu 01/04/21	Fri 30/04/21	23 days	71	249,395,524,647			
73	73.5.12.8.4		Manufacturing and Factory Acceptance Test of Plant	90 days	Thu 08/07/21	Tue 05/10/21	0 days	249,395,524,647	74			
74	74.5.12.8.5		Shipping and Delivery of Plant to LVS Sub-Contractor	45 days	Wed 06/10/21	Fri 19/11/21	0 days	73	28755-90 edays			
75	75.5.12.9		General - 11kV/380V Stepdown Power Transformers, C11, EQT032 (Rev. 5)	110 days	Mon 18/01/21	Fri 07/05/21	20 days					
76	76.5.12.9.1		Submission for acceptance of purchasing package	50 days	Mon 18/01/21	Mon 08/03/21	0 days		77			
77	77.5.12.9.2		Invitation of quotations for purchasing package	30 days	Tue 09/03/21	Wed 07/04/21	0 days	76	78			
78	78.5.12.9.3		Acceptance of conforming quotation	30 days	Thu 08/04/21	Fri 07/05/21	16 days	77	249,647			
79	79.5.12.10		General - UPS, C11, EQT061 (Rev. 5)	105 days	Mon 08/02/21	Sun 23/05/21	4 days					
80	80.5.12.10.1		Submission for acceptance of purchasing package	45 days	Mon 08/02/21	Wed 24/03/21	0 days		81			
81	81.5.12.10.2		Invitation of quotations for purchasing package	30 days	Thu 25/03/21	Fri 23/04/21	0 days	80	82			
82	82.5.12.10.3		Acceptance of conforming quotation	30 days	Sat 24/04/21	Sun 23/05/21	0 days	81	249,395,524,647			
83	83.5.12.11		General - HV Cables, C11, EQT041 (Rev. 5)	65 days	Mon 08/03/21	Tue 11/05/21	16 days					
84	84.5.12.11.1		Submission for acceptance of purchasing package	14 days	Mon 08/03/21	Sun 21/03/21	0 days		85			
85	85.5.12.11.2		Invitation of quotations for purchasing package	21 days	Mon 22/03/21	Sun 11/04/21	0 days	84	86			
86	86.5.12.11.3		Acceptance of conforming quotation	30 days	Mon 12/04/21	Tue 11/05/21	12 days	85	249,647			
87	87.5.12.12		General - LV Cables, C11, EQT042 (Rev. 5)	65 days	Mon 08/03/21	Tue 11/05/21	16 days					
88	88.5.12.12.1		Submission for acceptance of purchasing package	14 days	Mon 08/03/21	Sun 21/03/21	0 days		89			
89	89.5.12.12.2		Invitation of quotations for purchasing package	21 days	Mon 22/03/21	Sun 11/04/21	0 days	88	90			
90	90.5.12.12.3		Acceptance of conforming quotation	30 days	Mon 12/04/21	Tue 11/05/21	12 days	89	249,395,524,647			
91	91.5.13		Part B: Subletting of major sub-contract works	761 days	Wed 01/01/20	Sun 30/01/22	0 days 2,30					
92	92.5.13.1		Planned Completion Date for major sub-contract works	0 days	Thu 12/08/21	Thu 12/08/21	0 days	255+620 days,30SS				12/08
93	93.5.13.2		General - Independent BEAM Plus Consultant (04SC007)	150 days	Wed 01/01/20	Fri 29/05/20	0 days					
94	94.5.13.2.1		Submission for acceptance of proposed Independent BEAM Plus Consultant	60 edays	Wed 01/01/20	Sun 01/03/20	0 edays		95			
95	95.5.13.2.2		Acceptance of proposed Independent BEAM Plus Consultant	14 edays	Sun 01/03/20	Sun 15/03/20	0 edays	94	96			
96	96.5.13.2.3		Engagement with an Independent BEAM Plus Consultant	7 days	Sun 15/03/20	Sat 21/03/20	0 days	95				
97	97.5.13.2.4		Actual Date for engagement with an independent BEAM Plus Consultant (Completed)	0 days	Fri 29/05/20	Fri 29/05/20	0 days					
98	98.5.13.3		General - Conduction of Pump sump physical model test	270 days	Fri 15/05/20	Mon 08/02/21	0 days					
99	99.5.13.3.1		Submission for acceptance of proposed hydraulic laboratory to conduct the test	7 edays	Fri 15/05/20	Fri 22/05/20	0 edays		100			
100	100.5.13.3.2		Invitation to quotations for provision of service	7 edays	Fri 22/05/20	Fri 29/05/20	0 edays	99	101			
101	101.5.13.3.3		Acceptance of proposed hydraulic laboratory	6 days	Fri 29/05/20	Wed 03/06/20	0 days	100	102			
102	102.5.13.3.4		Commencement of detailed proposal and conduction of test (Extended)	245 days	Thu 04/06/20	Wed 03/02/21	0 days	101	103			
103	103.5.13.3.5		Acceptance of hydraulic Report (Extended)	5 days	Thu 04/02/21	Mon 08/02/21	0 days	102				
104	104.5.13.4		General - Independent Checking Engineer (04SC004)	127 days	Wed 11/03/20	Wed 15/07/20	0 days					
105	105.5.13.4.1		Submission for acceptance of proposed Independent Checking Engineer	90 edays	Wed 11/03/20	Tue 09/06/20	0 edays		106			
106	106.5.13.4.2		Acceptance of proposed Independent Checking Engineer	1 eday	Wed 24/06/20	Thu 25/06/20	0 edays	105	107			
107	107.5.13.4.3		Engagement with an Independent Checking Engineer	21 days	Thu 25/06/20	Wed 15/07/20	0 days	106	108			
108	108.5.13.4.4		Actual Date for engagement with an ICE (Completed)	0 days	Wed 15/07/20	Wed 15/07/20	0 days	107				
109	109.5.13.5		General - Lifting Appliances (04SC008)	81 days	Fri 01/05/20	Tue 21/07/20	0 days					
110	110.5.13.5.1		Submission for acceptance of subcontract works package	30 edays	Fri 01/05/20	Sun 31/05/20	0 edays		111			
111	111.5.13.5.2		Invitation of tender for subcontract works	21 edays	Sun 31/05/20	Sun 21/06/20	0 edays	110	112			
112	112.5.13.5.3		Acceptance of conforming tender	30 edays	Sun 21/06/20	Tue 21/07/20	0 edays	111	113			
113	113.5.13.5.4		Sub-contract work commencement date (Completed)	0 days	Tue 21/07/20	Tue 21/07/20	0 days	112	253,398,527,652,10			
114	114.5.13.6		General - Mechanical Installations	244 days	Tue 01/06/21	Sun 30/01/22	0 days					

Bestwise Project: DE/2018/04 Date: Tue 26/01/21

Task Milestone, Tentative Summary Project Summary Manual Summary Late Critical Manual Progress Slack (Float) Milestone (Actual) Slack

ID	WBS	Task Name	Duration between Task Start and Finish	Start	Finish	Float Time	Predecessors	Successors	Resource Names	2021	
										Half 1, 2021	Half 2, 2021
115	115.5.13.6.1	Submission for acceptance of subcontract works package	120 days	Tue 01/06/21	Tue 28/09/21	0 days		116			J
116	116.5.13.6.2	Invitation of tender for subcontract works	75 days	Wed 29/09/21	Sun 12/12/21	0 days	115	117			M
117	117.5.13.6.3	Acceptance of conforming tender	30 days	Mon 13/12/21	Tue 11/01/22	19 days	116	118FF			M
118	118.5.13.6.4	Sub-contract work commencement date	1 day	Sun 30/01/22	Sun 30/01/22	0 days	117FF				M
119	119.5.13.7	General - Electrical Installations	244 days	Tue 01/06/21	Sun 30/01/22	0 days					M
120	120.5.13.7.1	Submission for acceptance of subcontract works package	120 edays	Tue 01/06/21	Wed 29/09/21	0 edays		121			J
121	121.5.13.7.2	Invitation of tender for subcontract works	75 edays	Wed 29/09/21	Mon 13/12/21	0 edays	120	122			M
122	122.5.13.7.3	Acceptance of conforming tender	30 edays	Mon 13/12/21	Wed 12/01/22	18.38 edays	121	123FF			M
123	123.5.13.7.4	Sub-contract work commencement date	1 day	Sun 30/01/22	Sun 30/01/22	0 days	122FF				M
124	124.5.13.8	General - Facility Computerized Systems (SCADA, CMMS, PMS, IDMS)	130 days	Tue 01/09/20	Sat 09/01/21	35 days					M
125	125.5.13.8.1	Submission for acceptance of subcontract works package	60 edays	Tue 01/09/20	Sat 31/10/20	0 edays		126			J
126	126.5.13.8.2	Invitation of tender for subcontract works	30 edays	Sat 31/10/20	Mon 30/11/20	0 edays	125	127			M
127	127.5.13.8.3	Acceptance of conforming tender	30 edays	Mon 30/11/20	Wed 30/12/20	10 edays	126	128			M
128	128.5.13.8.4	Sub-contract work commencement date	0 days	Sat 09/01/21	Sat 09/01/21	0 days	127	185			J
129	129.5.13.9	General - Building Services Installations	130 days	Mon 02/11/20	Fri 12/03/21	12 days					M
130	130.5.13.9.1	Submission for acceptance of subcontract works package	60 edays	Mon 02/11/20	Fri 01/01/21	0 edays		131			J
131	131.5.13.9.2	Invitation of tender for subcontract works	30 edays	Fri 01/01/21	Sun 31/01/21	0 edays	130	132			M
132	132.5.13.9.3	Acceptance of conforming tender	30 edays	Sun 31/01/21	Tue 02/03/21	10 edays	131	133FF			M
133	133.5.13.9.4	Sub-contract work commencement date	0 days	Fri 12/03/21	Fri 12/03/21	0 days	132FF	250,396,525,649,79			J
134	134.5.13.10	General - Mechanical Ventilation and Air Conditioning Installation	130 days	Mon 02/11/20	Fri 12/03/21	0 days					M
135	135.5.13.10.1	Submission for acceptance of subcontract works package	60 days	Mon 02/11/20	Thu 31/12/20	0 days		136			J
136	136.5.13.10.2	Invitation of tender for subcontract works	30 edays	Thu 31/12/20	Sat 30/01/21	0.63 edays	135	137			M
137	137.5.13.10.3	Acceptance of conforming tender	30 days	Sun 31/01/21	Mon 01/03/21	10 days	136	138FF			M
138	138.5.13.10.4	Sub-contract work commencement date	0 days	Fri 12/03/21	Fri 12/03/21	0 days	137FF				J
139	139.5.13.11	General - Emergency Power Generator Set (04SC006)	146 days	Wed 01/07/20	Mon 23/11/20	0 days					M
140	140.5.13.11.1	Submission for acceptance of subcontract works package	60 edays	Wed 01/07/20	Sun 30/08/20	0 edays		141			J
141	141.5.13.11.2	Invitation of tender for subcontract works	30 edays	Sun 30/08/20	Tue 29/09/20	0 edays	140	142			M
142	142.5.13.11.3	Acceptance of conforming tender	30 edays	Tue 29/09/20	Thu 29/10/20	0 edays	141	143FF			M
143	143.5.13.11.4	Sub-contract work commencement date (Completed)	24 days	Sat 31/10/20	Mon 23/11/20	0 days	142FF				J
144	144.5.13.12	General - Plumbing Installation (Rev. 5)	231 days	Wed 01/07/20	Tue 16/02/21	36 days					M
145	145.5.13.12.1	Submission for acceptance of subcontract works package	30 edays	Wed 01/07/20	Fri 31/07/20	0 edays		146			J
146	146.5.13.12.2	Invitation of tender for subcontract works	75 edays	Fri 31/07/20	Wed 14/10/20	0 edays	145	147			M
147	147.5.13.12.3	Retender of subcontract works (Rev. 5)	14 days	Mon 04/01/21	Sun 17/01/21	0 days	146	148			M
148	148.5.13.12.4	Acceptance of conforming tender	30 edays	Sun 17/01/21	Tue 16/02/21	0 edays	147	149FF			M
149	149.5.13.12.5	Sub-contract work commencement date (Extended)	0 days	Tue 16/02/21	Tue 16/02/21	0 days	148FF	1225			J
150	150.5.13.13	General - Fire Services Installation (Rev. 5)	120 days	Mon 04/01/21	Mon 03/05/21	0 days					M
151	151.5.13.13.1	Submission for acceptance of subcontract works package	60 days	Mon 04/01/21	Thu 04/03/21	0 days		152			J
152	152.5.13.13.2	Invitation of tender for subcontract works	30 days	Fri 05/03/21	Sat 03/04/21	0 days	151	153			M
153	153.5.13.13.3	Acceptance of conforming tender	30 days	Sun 04/04/21	Mon 03/05/21	0 days	152	154FF			M
154	154.5.13.13.4	Sub-contract work commencement date	0 days	Mon 03/05/21	Mon 03/05/21	0 days	153FF	1176			J
155	155.5.13.14	General - Lightning Protection System and Main Earthing System (Rev. 5)	90 days	Mon 11/01/21	Sun 11/04/21	0 days					M
156	156.5.13.14.1	Submission for acceptance of subcontract works package	30 edays	Mon 11/01/21	Wed 10/02/21	0 edays		157			J
157	157.5.13.14.2	Invitation of tender for subcontract works	30 edays	Wed 10/02/21	Fri 12/03/21	0 edays	156	158			M
158	158.5.13.14.3	Acceptance of conforming tender	30 edays	Fri 12/03/21	Sun 11/04/21	0 edays	157	159FF			M
159	159.5.13.14.4	Sub-contract work commencement date	0 days	Sun 11/04/21	Sun 11/04/21	0 days	158FF				J
160	160.5.13.15	General - CCTV Installation	183 days	Thu 01/07/21	Fri 31/12/21	0 days					M
161	161.5.13.15.1	Submission for acceptance of subcontract works package	60 edays	Thu 01/07/21	Mon 30/08/21	0 edays		162			J
162	162.5.13.15.2	Invitation of tender for subcontract works	30 edays	Mon 30/08/21	Wed 29/09/21	0 edays	161	163			M
163	163.5.13.15.3	Acceptance of conforming tender	30 edays	Wed 29/09/21	Fri 29/10/21	63 edays	162	164FF			M
164	164.5.13.15.4	Sub-contract work commencement date	0 days	Fri 31/12/21	Fri 31/12/21	0 days	163FF				J
165	165.5.13.16	General - Civil Construction Work for underground pipework	40 days	Wed 01/07/20	Mon 10/08/20	0 days					M
166	166.5.13.16.1	Submission for acceptance of subcontract works package	14 days	Wed 01/07/20	Tue 14/07/20	0 days		167			J
167	167.5.13.16.2	Invitation of tender for subcontract works	14 days	Wed 15/07/20	Tue 28/07/20	0 days	166	168			M
168	168.5.13.16.3	Acceptance of conforming tender	7 days	Wed 29/07/20	Tue 04/08/20	0 days	167	169FF			M
169	169.5.13.16.4	Sub-contract work commencement date (Completed)	0 days	Mon 10/08/20	Mon 10/08/20	0 days	168FF				J
170	170.5.13.17	General - Civil Construction Work for Temp. Filtrate Eq. System	40 days	Wed 01/07/20	Mon 10/08/20	0 days					M
171	171.5.13.17.1	Submission for acceptance of subcontract works package	14 days	Wed 01/07/20	Tue 14/07/20	0 days		172			J

Bestwise Project: DE/2018/04 Date: Tue 26/01/21

Task Milestone Project Summary Late Critical Split Manual Progress Milestone (Actual) *
Milestone, Tentative Summary Manual Summary Critical Progress Slack (Float) Slack

ID	ID	WBS	Task Name	Duration between Task Start and Finish	Start	Finish	Float Time	Predecessors	Successors	Resource Names	2021 Half 1, 2021	Half 2, 2021
172	172.5.13.17.2		Invitation of tender for subcontract works	14 days	Wed 15/07/20	Tue 28/07/20	0 days	171	173		J	M
173	173.5.13.17.3		Acceptance of conforming tender	7 days	Wed 29/07/20	Tue 04/08/20	0 days	172	174FF			
174	174.5.13.17.4		Sub-contract work commencement date (Completed)	0 days	Mon 10/08/20	Mon 10/08/20	0 days	173FF				
175	175.5.13.18		Mis - Modification of existing power house	109 days	Mon 24/02/20	Fri 12/06/20	0 days					
176	176.5.13.18.1		Submission for acceptance of subcontract works package	90 days	Mon 24/02/20	Sat 23/05/20	0 days		177			
177	177.5.13.18.2		Invitation of tender for subcontract works	14 days	Sun 24/05/20	Sat 06/06/20	0 days	176	178			
178	178.5.13.18.3		Acceptance of conforming tender	1 day	Sun 07/06/20	Sun 07/06/20	0 days	177	179FF			
179	179.5.13.18.4		Sub-contract work commencement date (Completed)	0 days	Fri 12/06/20	Fri 12/06/20	0 days	178FF	1147			
180	180.5.14		Part C: General Design Submissions	589 days	Mon 02/12/19	Mon 12/07/21	0 days					
181	181.5.14.1		Planned Sectional Completion Date - Section 1	0 days	Mon 12/07/21	Mon 12/07/21	0 days	182FF,183FF,184FF				12/07
182	182.5.14.2		CDS001 - General Design Parameters	250 edays	Fri 05/06/20	Wed 10/02/21	152.38 edays		181FF			
183	183.5.14.3		CDS020 - Electrical Installation Typical Details	250 edays	Mon 20/07/20	Sat 27/03/21	107.38 edays		181FF			
184	184.5.14.4		CDS009 - Detailed Design for Plant Service Water System	90 edays	Mon 01/03/21	Sun 30/05/21	43.38 edays		181FF			
185	185.5.14.5		CDS012 - Detailed Design for SCADA System	150 edays	Sat 09/01/21	Tue 08/06/21	14.38 edays	128	181FF,249FF,395FF,			
186	186.5.14.6		CDS13-1 - Detailed Design for CCTV System	90 edays	Thu 01/04/21	Wed 30/06/21	12.38 edays		181FF			
187	187.5.14.7		CDS13-2 - Detailed Design for Gas Detection and Monitoring System	90 edays	Mon 01/03/21	Sun 30/05/21	43.38 edays		181FF			
188	188.5.14.8		CDS14-1 - Detailed Design for Power monitoring system (PMS)	90 edays	Mon 01/03/21	Sun 30/05/21	43.38 edays		181FF			
189	189.5.14.9		CDS14-2 - Detailed Design for Computerized maintenance and management (CMMS)	90 edays	Mon 01/03/21	Sun 30/05/21	43.38 edays		181FF			
190	190.5.14.10		CDS14-3 - Detailed Design for Information and documents management system (IDMS)	90 edays	Mon 01/03/21	Sun 30/05/21	43.38 edays		181FF			
191	191.5.14.11		CDS031 - Detailed Design for MVAC System	90 edays	Mon 01/03/21	Sun 30/05/21	43.38 edays		181FF			
192	192.5.14.12		CDS042 - Detailed Design for Lightning Protection System	120 edays	Mon 11/01/21	Tue 11/05/21	62.38 edays		181FF			
193	193.5.14.13		Design submissions for E&M installation works of existing sludge thickening building	300 edays	Mon 02/12/19	Sun 27/09/20	0 edays		181FF			
194	194.5.14.14		Design Submission for Earthing and Lightning (Rev. 5)	90 edays	Mon 04/01/21	Sun 04/04/21	99.38 edays		181FF			
195	195.5.15		Works Area WA1-C	374 days	Wed 01/01/20	Fri 08/01/21	0 days					
196	196.5.15.1		Actual Access / Handover Date	1 day	Fri 21/02/20	Fri 21/02/20	0 days		200			
197	197.5.15.2		Submission for acceptance of subcontract works package (Site Office) (04SC003)	60 days	Wed 01/01/20	Sat 29/02/20	0 days	25S+30 edays,30SS	198			
198	198.5.15.3		Invitation of quotations for subcontract works (Site Office)	21 days	Sun 01/03/20	Sat 21/03/20	0 days	197	199			
199	199.5.15.4		Acceptance of conforming quotation (Site Office)	10 days	Sun 22/03/20	Tue 31/03/20	0 days	198	200			
200	200.5.15.5		Design and Fabrication of the Contractor's Site Accommodations	120 days	Wed 01/04/20	Wed 29/07/20	0 days	196,199	206			
201	201.5.15.6		Submission for acceptance of subcontract works package (Site Office Foundation)	20 days	Fri 01/05/20	Wed 20/05/20	0 days		202			
202	202.5.15.7		Invitation of quotations for subcontract works (Site Office Foundation)	18 days	Thu 21/05/20	Sun 07/06/20	0 days	201	203			
203	203.5.15.8		Acceptance of conforming quotation (Site foundation)	7 days	Mon 08/06/20	Sun 14/06/20	0 days	202	204			
204	204.5.15.9		Design and Construction of the Contractor's Site Office foundation	30 days	Mon 15/06/20	Tue 14/07/20	0 days	203	205			
205	205.5.15.10		Construction of Contractor's Site Office foundation (Completed)	47 days	Wed 15/07/20	Sun 30/08/20	0 days	204	206			
206	206.5.15.11		Site Installation of the Contractor's Site Accommodations (MiC) (Rev. 5)	120 days	Mon 31/08/20	Mon 28/12/20	7 days	200,205	207			
207	207.5.15.12		Anticipated date of working at site (Rev. 5)	4 days	Tue 05/01/21	Fri 08/01/21	0 days	206				
208	208.5.16		Works Area WA2-C	1 day	Fri 21/02/20	Fri 21/02/20	0 days					
209	209.5.16.1		Actual Access / Handover Date	1 day	Fri 21/02/20	Fri 21/02/20	0 days					
210	210.5.17		Inlet Works No. 1, Portion B-2 (PS 6B.2.1)	1400 days	Mon 01/06/20	Mon 01/04/21	0 days					
211	211.5.17.1		Planned Key Date Completion Date - KD1A, IW	0 days	Fri 30/10/20	Fri 30/10/20	0 days	245FF,246FF				
212	212.5.17.2		Planned Key Date Completion Date - KD1B, IW	0 days	Tue 01/06/21	Tue 01/06/21	0 days	247FF				
213	213.5.17.3		Planned Sectional Completion Date - Section 1, IW	0 days	Mon 12/07/21	Mon 12/07/21	0 days	248FF,249FF,250FF				
214	214.5.17.4		Planned Sectional Completion Date - Section 2, IW	0 days	Mon 01/04/24	Mon 01/04/24	0 days					
215	215.5.17.5		Selection of Suppliers for major plant and materials for Inlet Works No. 1	304 days	Mon 01/06/20	Wed 31/03/21	0 days					
216	216.5.17.5.1		Inlet Works - inlet Pumps (Marking Scheme Approach), C11, ref. EQT006	120 days	Mon 01/06/20	Mon 28/09/20	0 days					
217	217.5.17.5.1.1		Submission for acceptance of purchasing package including proposed marking scheme	60 days	Mon 01/06/20	Thu 30/07/20	0 days		218			
218	218.5.17.5.1.2		Invitation of quotations for purchasing package	30 days	Fri 31/07/20	Sat 29/08/20	0 days	217	219			
219	219.5.17.5.1.3		Acceptance of conforming quotation (Completed)	30 days	Sun 30/08/20	Mon 28/09/20	0 days	218	248			
220	220.5.17.5.2		Inlet Works - mechanical raked bar screens, C11, ref. EQT052	58 days	Fri 26/06/20	Sat 22/08/20	0 days					
221	221.5.17.5.2.1		Submission for acceptance of purchasing package	14 days	Fri 26/06/20	Thu 09/07/20	0 days		222			
222	222.5.17.5.2.2		Invitation of quotations for purchasing package	14 days	Fri 10/07/20	Thu 23/07/20	0 days	221	223			
223	223.5.17.5.2.3		Acceptance of conforming quotation (Completed)	30 days	Fri 24/07/20	Sat 22/08/20	0 days	222	248			
224	224.5.17.5.3		Inlet Works - screening conveyors and Diverters, C11, ref. EQT053	74 days	Wed 01/07/20	Sat 12/09/20	0 days					
225	225.5.17.5.3.1		Submission for acceptance of purchasing package	30 days	Wed 01/07/20	Thu 30/07/20	0 days		226			
226	226.5.17.5.3.2		Invitation of quotations for purchasing package	14 days	Fri 31/07/20	Thu 13/08/20	0 days	225	227			
227	227.5.17.5.3.3		Acceptance of conforming quotation (Completed)	30 days	Fri 14/08/20	Sat 12/09/20	0 days	226	248			
228	228.5.17.5.4		Inlet Works - screening screw type compactors, C11, ref. EQT003	105 days	Wed 01/07/20	Tue 13/10/20	0 days					

Bestwise Project: DE/2018/04 Date: Tue 26/01/21

Task Milestone, Tentative Summary Project Summary Late Manual Summary Critical Critical Split Progress Manual Progress Milestone (Actual) Slack (Float) Slack

ID	WBS	Task Name	Duration between Task Start and Finish	Start	Finish	Float Time	Predecessors	Successors	Resource Names	2021 Half 1, 2021	Half 2, 2021
229	229.5.17.5.4.1	Submission for acceptance of purchasing package	45 days	Wed 01/07/20	Fri 14/08/20	0 days		230		J	M
230	230.5.17.5.4.2	Invitation of quotations for purchasing package	30 days	Sat 15/08/20	Sun 13/09/20	0 days	229	231			
231	231.5.17.5.4.3	Acceptance of conforming quotation (Completed)	30 days	Mon 14/09/20	Tue 13/10/20	0 days	230	248			
232	232.5.17.5.5	Inlet Works - grit removal system, C11, ref. EQT004	90 days	Wed 01/07/20	Mon 28/09/20	0 days					
233	233.5.17.5.5.1	Submission for acceptance of purchasing package	30 days	Wed 01/07/20	Thu 30/07/20	0 days		234			
234	234.5.17.5.5.2	Invitation of quotations for purchasing package	30 days	Fri 31/07/20	Sat 29/08/20	0 days	233	235			
235	235.5.17.5.5.3	Acceptance of conforming quotation (Completed)	30 days	Sun 30/08/20	Mon 28/09/20	0 days	234	248			
236	236.5.17.5.6	Inlet Works - grit classifiers, C11, ref. EQT005	90 days	Wed 01/07/20	Mon 28/09/20	0 days					
237	237.5.17.5.6.1	Submission for acceptance of purchasing package	30 days	Wed 01/07/20	Thu 30/07/20	0 days		238			
238	238.5.17.5.6.2	Invitation of quotations for purchasing package	30 days	Fri 31/07/20	Sat 29/08/20	0 days	237	239			
239	239.5.17.5.6.3	Acceptance of conforming quotation (Completed)	30 days	Sun 30/08/20	Mon 28/09/20	0 days	238	248			
240	240.5.17.5.7	Inlet Works - Fixed Bar Screen, C11, ref. EQT046	279 days	Fri 26/06/20	Wed 31/03/21	0 days					
241	241.5.17.5.7.1	Submission for acceptance of purchasing package	14 days	Fri 26/06/20	Thu 09/07/20	0 days		242			
242	242.5.17.5.7.2	Invitation of quotations for purchasing package	210 days	Fri 10/07/20	Thu 04/02/21	25 days	241	243			
243	243.5.17.5.7.3	Acceptance of conforming quotation (2nd Extended)	30 days	Tue 02/03/21	Wed 31/03/21	0 days	242	248			
244	244.5.17.6	Design Submissions for IW	374 days	Wed 15/07/20	Fri 23/07/21	0 days					
245	245.5.17.6.1	Electrical schematic drawings for Inlet Works No. 1	90 days	Wed 15/07/20	Mon 12/10/20	18 days		211FF			
246	246.5.17.6.2	CDS080-1 - Civil and dimensional requirements drawings for Inlet Works No. 1 up to +8.0 r	45 days	Tue 01/09/20	Thu 15/10/20	0 days		211FF			
247	247.5.17.6.3	CDS081-1 - Civil and dimensional requirements drawings for Inlet Works No. 1	210 days	Fri 28/08/20	Thu 25/03/21	0 days		212FF			
248	248.5.17.6.4	CDS002 - Detailed Design for Inlet Works No. 1	144 edays	Mon 01/03/21	Fri 23/07/21	0 edays	56,223,227,219,23	256,278,263,266,26			
249	249.5.17.6.5	CDS021 - Detailed Design for Electrical Installations for Inlet Works No. 1	45 edays	Sun 23/05/21	Wed 07/07/21	0.63 edays	72,78,82,86,90,18	73,295,287,298,213			
250	250.5.17.6.6	CDS034-1 - Detailed Design for Electrical Installations BS at Inlet Works No. 1	120 edays	Fri 12/03/21	Sat 10/07/21	2.38 edays	133	348,213FF			
251	251.5.17.6.7	CDS025-1 - Detailed Design for LV Switchboards for Inlet Works No. 1	60 edays	Mon 03/05/21	Fri 02/07/21	5.63 edays	68	287,213FF			
252	252.5.17.6.8	CDS026-1 - Detailed Design for HV Switchboards for Inlet Works No. 1	60 edays	Sun 18/04/21	Thu 17/06/21	0.63 edays	64	291,213FF			
253	253.5.17.6.9	CDS050-1 - Detailed Design for Lifting Appliances - Inlet Works No. 1	210 edays	Tue 01/09/20	Tue 30/03/21	0 edays	113	284,213FF			
254	254.5.17.7	Manufacturing and Delivery of Plant & Materials	605 days	Tue 30/03/21	Thu 24/11/22	338 days					
255	255.5.17.7.1	Inlet Pumps, EQT006	489 days	Sat 24/07/21	Thu 24/11/22	352 days					
256	256.5.17.7.1.1	Manufacturing of Inlet Pumps, EQT006	240 days	Sat 24/07/21	Sun 20/03/22	0 days	248	257			
257	257.5.17.7.1.2	Factory Acceptance Test of Plant (to be witnessed by PM)	60 days	Mon 21/03/22	Thu 19/05/22	129 days	256	258			
258	258.5.17.7.1.3	Shipping and Delivery of Plant to site	60 days	Mon 26/09/22	Thu 24/11/22	225 days	257,305SS-60 eday	323			
259	259.5.17.7.2	Mechanical Raked Bar Screen, EQT052	489 days	Sat 24/07/21	Thu 24/11/22	31 days		319			
260	260.5.17.7.2.1	Manufacturing and Factory Acceptance Test of Plant	240 days	Sat 24/07/21	Sun 20/03/22	189 days	248	261			
261	261.5.17.7.2.2	Shipping and Delivery of Plant to site	60 days	Mon 26/09/22	Thu 24/11/22	31 days	260,305SS-60 eday	321,324			
262	262.5.17.7.3	Screening Conveyors and Diverters, EQT053	489 days	Sat 24/07/21	Thu 24/11/22	357 days					
263	263.5.17.7.3.1	Manufacturing and Factory Acceptance Test of Plant	240 days	Sat 24/07/21	Sun 20/03/22	189 days	248	264			
264	264.5.17.7.3.2	Shipping and Delivery of Plant to site	60 days	Mon 26/09/22	Thu 24/11/22	143 days	263,305SS-60 eday	322			
265	265.5.17.7.4	Screening Screw Type Compactors, EQT003	489 days	Sat 24/07/21	Thu 24/11/22	31 days		319			
266	266.5.17.7.4.1	Manufacturing and Factory Acceptance Test of Plant	240 days	Sat 24/07/21	Sun 20/03/22	189 days	248	267			
267	267.5.17.7.4.2	Shipping and Delivery of Plant to site	60 days	Mon 26/09/22	Thu 24/11/22	173 days	266,305SS-60 eday	327			
268	268.5.17.7.5	Grit Removal System, EQT004	489 days	Sat 24/07/21	Thu 24/11/22	373 days					
269	269.5.17.7.5.1	Manufacturing and Factory Acceptance Test of Plant	240 days	Sat 24/07/21	Sun 20/03/22	189 days	248	270			
270	270.5.17.7.5.2	Shipping and Delivery of Plant to site	60 days	Mon 26/09/22	Thu 24/11/22	246 days	269,305SS-60 eday	325			
271	271.5.17.7.6	Grit Classifiers, EQT005	489 days	Sat 24/07/21	Thu 24/11/22	387 days					
272	272.5.17.7.6.1	Manufacturing and Factory Acceptance Test of Plant	240 days	Sat 24/07/21	Sun 20/03/22	189 days	248	273			
273	273.5.17.7.6.2	Shipping and Delivery of Plant to site	60 days	Mon 26/09/22	Thu 24/11/22	260 days	272,305SS-60 eday	326			
274	274.5.17.7.7	DI Pipework, EQT036	489 days	Sat 24/07/21	Thu 24/11/22	288 days					
275	275.5.17.7.7.1	Manufacturing and Factory Acceptance Test of Plant	240 days	Sat 24/07/21	Sun 20/03/22	189 days	248	276			
276	276.5.17.7.7.2	Shipping and Delivery of Plant to site	60 days	Mon 26/09/22	Thu 24/11/22	151 days	275,305SS-60 eday	328			
277	277.5.17.7.8	Stoplogs and Penstocks, EQT013	489 days	Sat 24/07/21	Thu 24/11/22	168 days					
278	278.5.17.7.8.1	Manufacturing and Factory Acceptance Test of Plant	300 days	Sat 24/07/21	Thu 19/05/22	129 days	248	279			
279	279.5.17.7.8.2	Shipping and Delivery of Plant to site	60 days	Mon 26/09/22	Thu 24/11/22	31 days	278,305SS-60 eday	319			
280	280.5.17.7.9	Valves, EQT036	489 days	Sat 24/07/21	Thu 24/11/22	288 days					
281	281.5.17.7.9.1	Manufacturing and Factory Acceptance Test of Plant	240 days	Sat 24/07/21	Sun 20/03/22	189 days	248	282			
282	282.5.17.7.9.2	Shipping and Delivery of Plant to site	60 days	Mon 26/09/22	Thu 24/11/22	151 days	281,305SS-60 eday	328			
283	283.5.17.7.10	Lifting Appliances	590 days	Tue 30/03/21	Wed 09/11/21	143 days					
284	284.5.17.7.10.1	Manufacturing and Factory Acceptance Test of Plant	240 days	Tue 30/03/21	Wed 24/11/21	305 days	253	285			
285	285.5.17.7.10.2	Shipping and Delivery of Plant to site	45 days	Mon 26/09/22	Wed 09/11/22	16 days	284,305SS-60 eday	309			

Bestwise Project: DE/2018/04 Date: Tue 26/01/21

Task Milestone Summary Project Summary Manual Summary Late Critical Critical Split Progress Manual Progress Milestone (Actual) Slack (Float) Slack

ID	WBS	Task Name	Duration between Task Start and Finish	Start	Finish	Float Time	Predecessors	Successors	Resource Names	2021 Half 1, 2021	Half 2, 2021
286	286.5.17.7.11	LV Switchboards	490 days	Thu 08/07/21	Wed 09/11/21	153 days				J	M
287	287.5.17.7.11.1	IW - Manufacturing of Plant	240 days	Thu 08/07/21	Fri 04/03/22	0 days	249,251,745S-90 e	288			
288	288.5.17.7.11.2	IW - Factory Acceptance Test of Plant (to be witnessed by PM)	60 days	Sat 05/03/22	Tue 03/05/22	145 days	287	289			
289	289.5.17.7.11.3	IW - Shipping and Delivery of Plant to site	45 days	Mon 26/09/22	Wed 09/11/22	60 days	305SS-60 edays,28	334			
290	290.5.17.7.12	HV Switchboards, EQT031	510 days	Fri 18/06/21	Wed 09/11/21	153 days					
291	291.5.17.7.12.1	IW - Manufacturing of Plant	240 days	Fri 18/06/21	Sat 12/02/22	0 days	252	292			
292	292.5.17.7.12.2	IW - Factory Acceptance Test of Plant (to be witnessed by PM)	90 days	Sun 13/02/22	Fri 13/05/22	135 days	291	293			
293	293.5.17.7.12.3	IW - Shipping and Delivery of Plant to site	45 days	Mon 26/09/22	Wed 09/11/22	60 days	292,305SS-60 eday	335			
294	294.5.17.7.13	11kV/380V Stepdown Power Transformers, EQT032	490 days	Thu 08/07/21	Wed 09/11/21	153 days	56,60				
295	295.5.17.7.13.1	IW - Manufacturing and Factory Acceptance Test of Plant	240 days	Thu 08/07/21	Fri 04/03/22	205 days	249	296			
296	296.5.17.7.13.2	IW - Shipping and Delivery of Plant to site	45 days	Mon 26/09/22	Wed 09/11/22	60 days	295,305SS-60 eday	336			
297	297.5.17.7.14	PLC System	505 days	Thu 08/07/21	Thu 24/11/22	153 days					
298	298.5.17.7.14.1	Manufacturing of Plant, PLC for IW	300 days	Thu 08/07/21	Tue 03/05/22	0 days	249	299			
299	299.5.17.7.14.2	Factory Acceptance Test of Plant, PLC for IW (To be witnessed by PM)	60 days	Wed 04/05/22	Sat 02/07/22	85 days	298	300			
300	300.5.17.7.14.3	Shipping and Delivery of Plant to site	60 days	Mon 26/09/22	Thu 24/11/22	45 days	305SS-60 edays,29	337			
301	301.5.17.7.15	Fixed Bar Screen, EQT046	489 days	Sat 24/07/21	Thu 24/11/22	270 days					
302	302.5.17.7.15.1	IW - Manufacturing and Factory Acceptance Test of Plant	240 days	Sat 24/07/21	Sun 20/03/22	204 days	248	303			
303	303.5.17.7.15.2	IW - Shipping and Delivery of Plant to site	45 days	Tue 11/10/22	Thu 24/11/22	143 days	302,305SS-45 eday	320			
304	304.5.17.8	Site Installation Work	440 days	Fri 25/11/22	Wed 07/02/24	0 days					
305	305.5.17.8.1	Tentative Civil Handover Date, Portion B-2, Inlet Works No. 1 (Rev. 5)	1 day	Fri 25/11/22	Fri 25/11/22	0 days		309,307,348FS+120			
306	306.5.17.8.2	Tentative Civil Handover Date, HV cables draw pits from MFB2 to IW	1 day	Tue 14/02/23	Tue 14/02/23	113 days		340FF+30 days			
307	307.5.17.8.3	Commencement of E&M Installation at Inlet Works No. 1	439 days	Sat 26/11/22	Wed 07/02/24	0 days	305				
308	308.5.17.8.3.1	Provision of Temporary Water Supply, Electricity Supply, Lighting, Welfare facilities etc.,	30 days	Sat 26/11/22	Sun 25/12/22	0 days	305				
309	309.5.17.8.3.2	Installation of Lifting Appliances at Inlet Works No. 1	142 days	Sat 26/11/22	Sun 16/04/23	0 days	305,285	318SS+30 days,322,			
310	310.5.17.8.3.2.1	1/F EOT Crane LA-01-01 SWL 5t	45 days	Tue 10/01/23	Thu 23/02/23	45 days	313,314	317	LA - A x 4~6 men		
311	311.5.17.8.3.2.2	1/F EOT Crane LA-01-02 SWL 5t	45 days	Tue 10/01/23	Thu 23/02/23	45 days	313,314	317	LA - B x 4~6 men		
312	312.5.17.8.3.2.3	1/F EOT Crane LA-01-03 SWL 5t	45 days	Tue 10/01/23	Thu 23/02/23	0 days	313,314	315,317	LA - C x 4~6 men		
313	313.5.17.8.3.2.4	UG EOT Crane LA-01-04 SWL 10t	45 days	Sat 26/11/22	Mon 09/01/23	0 days		310,311,312,317	LA - A x 4~6 men		
314	314.5.17.8.3.2.5	UG EOT Crane LA-01-05 SWL 10t	45 days	Sat 26/11/22	Mon 09/01/23	0 days		310,311,312,317	LA - B x 4~6 men		
315	315.5.17.8.3.2.6	1/F Retractable Crane LA-01-06 SWL 10t	45 days	Fri 24/02/23	Sun 09/04/23	0 days	312	317	LA - C x 4~6 men		
316	316.5.17.8.3.2.7	Submission of T&C Plan and Procedures of LA for acceptance	14 days	Sat 26/11/22	Fri 09/12/22	121 days		317			
317	317.5.17.8.3.2.8	T&C, Loading Test for Lifting Appliances	7 days	Mon 10/04/23	Sun 16/04/23	0 days	310,311,312,313,3	320	LA - B x 4~6 men		
318	318.5.17.8.3.3	Mechanical Installations for Inlet Works No. 1	250 days	Mon 26/12/22	Fri 01/09/23	0 days	309SS+30 days	333SS+14 days,345,			
319	319.5.17.8.3.3.1	Installation of penstocks and stoplogs (Penstock 35nos, Stoplogs 37 nos), EQT013	120 days	Mon 26/12/22	Mon 24/04/23	0 days	265,259,279	328,329,332	ME - E x 4~6 men		
320	320.5.17.8.3.3.2	Installation of fixed bar screen (x1), EQT046	7 days	Mon 17/04/23	Sun 23/04/23	0 days	317,303	324	ME - D x 2~4 men		
321	321.5.17.8.3.3.3	Installation of mechanical raked coarse bar screens (x4), EQT052	90 days	Mon 26/12/22	Sat 25/03/23	22 days	261	322	ME - A x 4~6 men		
322	322.5.17.8.3.3.4	Installation of screening conveyors (x6), EQT053	30 days	Mon 17/04/23	Tue 16/05/23	0 days	309,321,264	327	ME - A x 4~6 men		
323	323.5.17.8.3.3.5	Installation of inlet pumps (x5), EQT006	21 days	Sat 08/07/23	Fri 28/07/23	0 days	309,328SS+14 days	325	ME - B x 4~6 men		
324	324.5.17.8.3.3.6	Installation of mechanical raked fine bar screens (x4), EQT052	75 days	Mon 24/04/23	Fri 07/07/23	0 days	320,261	323	ME - B x 4~6 men		
325	325.5.17.8.3.3.7	Installation of grit removal system (x3), EQT004	14 days	Sat 29/07/23	Fri 11/08/23	0 days	323,270	326	ME - B x 4~6 men		
326	326.5.17.8.3.3.8	Installation of grit classifiers (x2), EQT005	21 days	Sat 12/08/23	Fri 01/09/23	127 days	325,273		ME - B x 4~6 men		
327	327.5.17.8.3.3.9	Installation of compactors (x2), EQT003	21 days	Wed 17/05/23	Tue 06/06/23	214 days	322,267		ME - A x 4~6 men		
328	328.5.17.8.3.3.10	Installation of pipework and valves, EQT036	30 days	Tue 25/04/23	Wed 24/05/23	0 days	319,276,282	323SS+14 days,330	ME - D x 2~4 men		
329	329.5.17.8.3.3.11	Pipework pressure tests	30 days	Tue 25/04/23	Wed 24/05/23	0 days	319	323SS+14 days,330	ME - D x 2~4 men		
330	330.5.17.8.3.3.12	Installation of instrumentations, EQT035-1	90 days	Thu 25/05/23	Tue 22/08/23	137 days	328,329,52		ME - A x 4~6 men		
331	331.5.17.8.3.3.13	Installation of Platforms, Covers etc, EQT050	180 days	Mon 26/12/22	Fri 23/06/23	197 days			ME - D x 2~4 men		
332	332.5.17.8.3.3.14	Site Acceptance Tests - mechanical aspects including alignment and levels checks, lea	120 days	Tue 25/04/23	Tue 22/08/23	137 days	319		ME - D x 2~4 men		
333	333.5.17.8.3.4	Electrical Installations for Inlet Works No. 1	300 days	Mon 09/01/23	Sat 04/11/23	58 days	318SS+14 days	345			
334	334.5.17.8.3.4.1	Installation of LV Switchboards, IW	60 days	Mon 09/01/23	Thu 09/03/23	30 days	289	339	LV - A x 4~6 men		
335	335.5.17.8.3.4.2	Installation of HV Switchboards, IW	60 days	Mon 09/01/23	Thu 09/03/23	30 days	293	339	LV - A x 4~6 men		
336	336.5.17.8.3.4.3	Installation of Transformer, IW, EQT032	60 days	Mon 09/01/23	Thu 09/03/23	30 days	296	339	EE - A x 4~6 men		
337	337.5.17.8.3.4.4	Installation of PLC Panels, IW	45 days	Mon 09/01/23	Wed 22/02/23	45 days	300	339	EE - B x 4~6 men		
338	338.5.17.8.3.4.5	Installation of cable trays and cable containments	90 days	Mon 09/01/23	Sat 08/04/23	0 days	318SS	339	EE - C x 4~6 men		
339	339.5.17.8.3.4.6	Cables laying and terminations	90 days	Sun 09/04/23	Fri 07/07/23	0 days	334,336,337,338,3	340,343,341	EE - C x 4~6 men		
340	340.5.17.8.3.4.7	Energisation of LV Switchboards, IW	0 days	Fri 07/07/23	Fri 07/07/23	178 days	339,306FF+30 days	345	LV - A x 4~6 men		
341	341.5.17.8.3.4.8	Site Acceptance Tests - Electrical aspects including voltage and current tests, equipme	120 days	Sat 08/07/23	Sat 04/11/23	63 days	339		LV - A x 4~6 men		
342	342.5.17.8.3.5	SCADA Systems, Inlet Works	105 days	Sat 08/07/23	Fri 20/10/23	78 days					

Bestwise Project: DE/2018/04 Date: Tue 26/01/21

Task Milestone Project Summary Late Critical Split Manual Progress Milestone (Actual) *
Milestone, Tentative Summary Manual Summary Critical Progress Slack (Float) Slack

ID	ID	WBS	Task Name	Duration between Task Start and Finish	Start	Finish	Float Time	Predecessors	Successors	Resource Names	2021 Half 1, 2021	Half 2, 2021
343	343.5.17.8.3.5.1		Configuration of PLC System, IW	45 days	Sat 08/07/23	Mon 21/08/23	0 days	339	344	PLC - A x 1 man	J	M
344	344.5.17.8.3.5.2		Site Acceptance Test for PLC System at Inlet Works No. 1	60 days	Tue 22/08/23	Fri 20/10/23	51 days	343	345,1262			
345	345.5.17.8.3.6		Site Acceptance Test for E&M Equip & Instrumentations calibration, IW	15 days	Tue 02/01/24	Tue 16/01/24	0 days	318,333,340,470,5346				
346	346.5.17.8.3.7		System Commissioning for E&M Equip at Inlet Works No. 1	15 edays	Tue 16/01/24	Wed 31/01/24	0 edays	345	347			
347	347.5.17.8.3.8		Risk Allowances for completion of Processing Plant at Inlet Works No. 1	7 edays	Wed 31/01/24	Wed 07/02/24	0.63 edays	346,355	1258			
348	348.5.17.8.3.9		Building Services Installations for Inlet Works No. 1	300 days	Sun 26/03/23	Fri 19/01/24	17 days	305FS+120 days,25				
349	349.5.17.8.3.9.1		Mechanical Ventilation and Air Conditioning System, IW	150 days	Sun 26/03/23	Tue 22/08/23	30 days		355	MVAC - B x 4~6 men		
350	350.5.17.8.3.9.2		Lighting and Power Distribution System, IW	180 days	Sun 26/03/23	Thu 21/09/23	0 days		355	BS - A x 4~6 men		
351	351.5.17.8.3.9.3		Plumbing Installation, IW	120 days	Sun 26/03/23	Sun 23/07/23	60 days	1229	1231,355	Pb - A x 4~6 men		
352	352.5.17.8.3.9.4		CCTV Installation (5 indoor +5 outdoor Cameras), IW	90 days	Mon 24/04/23	Sat 22/07/23	51 days	305SS+150 days	355,1261	BS - B x 4~6 men		
353	353.5.17.8.3.9.5		Fire Services Installation, IW	120 days	Mon 24/04/23	Mon 21/08/23	31 days	305SS+150 days	1182,1194,1195,35	FS - A x 4~6 men		
354	354.5.17.8.3.9.6		Earthing and Lightning Protection System, IW	60 days	Wed 24/05/23	Sat 22/07/23	61 days	305SS+180 days	355	BS - C x 2~4 men		
355	355.5.17.8.3.9.7		Testing and Commissioning of Building Services Installations, IW	120 days	Fri 22/09/23	Fri 19/01/24	12 days	349,350,351,352,3347		BS - C x 2~4 men		
356	356.5.18		Primary Sedimentation Tanks No. 1 ~ 4, Portion B-3 (PS 6B2.2)	1371 days	Wed 01/07/20	Mon 01/04/24	0 days					
357	357.5.18.1		Planned Key Date Completion Date - KD1A, PST No. 1~4	0 days	Fri 30/10/20	Fri 30/10/20	0 days	391FF,392FF				
358	358.5.18.2		Planned Key Date Completion Date - KD1B, PST No. 1~4	1 day	Tue 01/06/21	Tue 01/06/21	0 days	393FF				
359	359.5.18.3		Planned Sectional Completion Date - Section 1, PST No. 1~4	0 days	Mon 12/07/21	Mon 12/07/21	0 days	396FF,395FF,394FF				
360	360.5.18.4		Planned Sectional Completion Date - Section 2, PST No. 1~4	0 days	Mon 01/04/24	Mon 01/04/24	0 days	484FF				
361	361.5.18.5		Selection of Suppliers for major plant and materials for PST No. 1~4	230 days	Wed 01/07/20	Mon 15/02/21	47 days					
362	362.5.18.5.1		PST - lamella plate settlers, C11, ref. EQT014	90 days	Wed 01/07/20	Mon 28/09/20	187 days					
363	363.5.18.5.1.1		Submission for acceptance of purchasing package	30 days	Wed 01/07/20	Thu 30/07/20	0 days		364			
364	364.5.18.5.1.2		Invitation of quotations for purchasing package	30 days	Fri 31/07/20	Sat 29/08/20	0 days	363	365			
365	365.5.18.5.1.3		Acceptance of conforming quotation	30 days	Sun 30/08/20	Mon 28/09/20	140 days	364	394			
366	366.5.18.5.2		PST - reciprocating type bottom scrapers, C11, ref. EQT014	135 days	Wed 01/07/20	Thu 12/11/20	142 days					
367	367.5.18.5.2.1		Submission for acceptance of purchasing package	45 days	Wed 01/07/20	Fri 14/08/20	0 days		368			
368	368.5.18.5.2.2		Invitation of quotations for purchasing package	60 days	Sat 15/08/20	Tue 13/10/20	0 days	367	369			
369	369.5.18.5.2.3		Acceptance of conforming quotation	30 days	Wed 14/10/20	Thu 12/11/20	95 days	368	394			
370	370.5.18.5.3		PST - surface scum skimmers, C11, ref. EQT015	90 days	Tue 07/07/20	Sun 04/10/20	181 days					
371	371.5.18.5.3.1		Submission for acceptance of purchasing package	30 days	Tue 07/07/20	Wed 05/08/20	0 days		372			
372	372.5.18.5.3.2		Invitation of quotations for purchasing package	30 days	Thu 06/08/20	Fri 04/09/20	0 days	371	373			
373	373.5.18.5.3.3		Acceptance of conforming quotation	30 days	Sat 05/09/20	Sun 04/10/20	134 days	372	394			
374	374.5.18.5.4		PST - scum collector pipes, C11, ref. EQT015	210 days	Wed 01/07/20	Tue 26/01/21	67 days					
375	375.5.18.5.4.1		Submission for acceptance of purchasing package	120 days	Wed 01/07/20	Wed 28/10/20	0 days		376			
376	376.5.18.5.4.2		Invitation of quotations for purchasing package	60 days	Thu 29/10/20	Sun 27/12/20	0 days	375	377			
377	377.5.18.5.4.3		Acceptance of conforming quotation	30 days	Mon 28/12/20	Tue 26/01/21	20 days	376	394			
378	378.5.18.5.5		PST - piston type primary sludge pumps, C11, ref. EQT016	210 days	Wed 01/07/20	Tue 26/01/21	0 days					
379	379.5.18.5.5.1		Submission for acceptance of purchasing package	120 days	Wed 01/07/20	Wed 28/10/20	0 days		380			
380	380.5.18.5.5.2		Invitation of quotations for purchasing package	60 days	Thu 29/10/20	Sun 27/12/20	0 days	379	381			
381	381.5.18.5.5.3		Acceptance of conforming quotation (Completed)	30 days	Mon 28/12/20	Tue 26/01/21	0 days	380	394			
382	382.5.18.5.6		PST - drain pumps, C11, ref. EQT007	210 days	Tue 14/07/20	Mon 08/02/21	0 days					
383	383.5.18.5.6.1		Submission for acceptance of purchasing package	120 days	Tue 14/07/20	Tue 10/11/20	0 days		384			
384	384.5.18.5.6.2		Invitation of quotations for purchasing package	60 days	Wed 11/11/20	Sat 09/01/21	0 days	383	385			
385	385.5.18.5.6.3		Acceptance of conforming quotation (Completed)	30 days	Sun 10/01/21	Mon 08/02/21	0 days	384	394			
386	386.5.18.5.7		PST - air blowers, C11, ref. EQT018	210 days	Tue 21/07/20	Mon 15/02/21	47 days					
387	387.5.18.5.7.1		Submission for acceptance of purchasing package	120 days	Tue 21/07/20	Tue 17/11/20	0 days		388			
388	388.5.18.5.7.2		Invitation of quotations for purchasing package	60 days	Wed 18/11/20	Sat 16/01/21	0 days	387	389			
389	389.5.18.5.7.3		Acceptance of conforming quotation	30 days	Sun 17/01/21	Mon 15/02/21	0 days	388	394			
390	390.5.18.6		Design Submissions for PST No. 1~4	336 days	Sat 01/08/20	Fri 02/07/21	10 days					
391	391.5.18.6.1		Electrical schematic drawings for PST No. 1~4	60 days	Sat 01/08/20	Tue 29/09/20	31 days		357FF			
392	392.5.18.6.2		CDS080-2 - Civil and dimensional requirements drawings for PST No. 1~4 up to +8.0 mPD	50 days	Tue 01/09/20	Tue 20/10/20	0 days		357FF			
393	393.5.18.6.3		CDS081-2 - Civil and dimensional requirements drawings for PST No. 1~4	150 days	Tue 01/09/20	Thu 28/01/21	124 days		358FF			
394	394.5.18.6.4		CDS003 - Detailed Design for Primary Sedimentation Tanks No. 1~4	100 edays	Mon 15/02/21	Wed 26/05/21	0.63 edays	365,369,373,377,3401,404,407,410,41				
395	395.5.18.6.5		CDS022 - Detailed Design for Electrical Installations for PST No. 1~4	30 edays	Sun 23/05/21	Tue 22/06/21	0.63 edays	72,82,90,185FF	73,435,359FF			
396	396.5.18.6.6		CDS034-2 - Detailed Design for Electrical Installations BS at PST No. 1~4	90 edays	Fri 12/03/21	Thu 10/06/21	32.38 edays	133	477,359FF			
397	397.5.18.6.7		CDS025-2 - Detailed Design for LV Switchboards for PST No. 1~4	60 edays	Mon 03/05/21	Fri 02/07/21	0.63 edays	68	431,359FF			
398	398.5.18.6.8		CDS050-2 - Detailed Design for Lifting Appliances - PST No. 1~4	150 edays	Tue 01/09/20	Fri 29/01/21	0 edays	113	428,359FF			
399	399.5.18.7		Manufacturing and Delivery of Plant & Materials	790 days	Fri 29/01/21	Wed 29/03/21	253 days					

Bestwise Project: DE/2018/04 Date: Tue 26/01/21

Task Milestone Project Summary Late Critical Split Manual Progress Milestone (Actual) *
Milestone, Tentative Summary Manual Summary Critical Progress Slack (Float) Slack

ID	WBS	Task Name	Duration between Task Start and Finish	Start	Finish	Float Time	Predecessors	Successors	Resource Names	2021 Half 1, 2021	Half 2, 2021
400	400.5.18.7.1	Lamella Plate Settlers, EQT014	672 days	Thu 27/05/21	Wed 29/03/22	193 days					
401	401.5.18.7.1.1	Manufacturing and Factory Acceptance Test of Plant	300 days	Thu 27/05/21	Tue 22/03/22	327 days	394	402			
402	402.5.18.7.1.2	Shipping and Delivery of Plant to site	45 days	Mon 13/02/23	Wed 29/03/23	143 days	401,439SS-60 eday	453			
403	403.5.18.7.2	Reciprocating Type Bottom Scrappers, EQT014	672 days	Thu 27/05/21	Wed 29/03/22	163 days					
404	404.5.18.7.2.1	Manufacturing and Factory Acceptance Test of Plant	300 days	Thu 27/05/21	Tue 22/03/22	327 days	394	405			
405	405.5.18.7.2.2	Shipping and Delivery of Plant to site	45 days	Mon 13/02/23	Wed 29/03/23	16 days	404,439SS-60 eday	454			
406	406.5.18.7.3	Surface Scum Skimmers, EQT015	672 days	Thu 27/05/21	Wed 29/03/22	253 days					
407	407.5.18.7.3.1	Manufacturing and Factory Acceptance Test of Plant	300 days	Thu 27/05/21	Tue 22/03/22	327 days	394	408			
408	408.5.18.7.3.2	Shipping and Delivery of Plant to site	45 days	Mon 13/02/23	Wed 29/03/23	203 days	407,439SS-60 eday	455			
409	409.5.18.7.4	Surface Scum Collection Pipes, EQT015	672 days	Thu 27/05/21	Wed 29/03/22	253 days					
410	410.5.18.7.4.1	Manufacturing and Factory Acceptance Test of Plant	300 days	Thu 27/05/21	Tue 22/03/22	327 days	394	411			
411	411.5.18.7.4.2	Shipping and Delivery of Plant to site	45 days	Mon 13/02/23	Wed 29/03/23	203 days	410,439SS-60 eday	456			
412	412.5.18.7.5	Piston Type Primary Sludge Pumps, EQT016	672 days	Thu 27/05/21	Wed 29/03/22	133 days					
413	413.5.18.7.5.1	Manufacturing and Factory Acceptance Test of Plant	300 days	Thu 27/05/21	Tue 22/03/22	327 days	394	414			
414	414.5.18.7.5.2	Shipping and Delivery of Plant to site	45 days	Mon 13/02/23	Wed 29/03/23	106 days	413,439SS-60 eday	457			
415	415.5.18.7.6	Drain Pumps, EQT007	672 days	Thu 27/05/21	Wed 29/03/22	163 days					
416	416.5.18.7.6.1	Manufacturing and Factory Acceptance Test of Plant	300 days	Thu 27/05/21	Tue 22/03/22	327 days	394	417			
417	417.5.18.7.6.2	Shipping and Delivery of Plant to site	45 days	Mon 13/02/23	Wed 29/03/23	136 days	416,439SS-60 eday	458			
418	418.5.18.7.7	Air Blower, EQT018	672 days	Thu 27/05/21	Wed 29/03/22	193 days					
419	419.5.18.7.7.1	Manufacturing and Factory Acceptance Test of Plant	300 days	Thu 27/05/21	Tue 22/03/22	327 days	394	420			
420	420.5.18.7.7.2	Shipping and Delivery of Plant to site	45 days	Mon 13/02/23	Wed 29/03/23	166 days	419,439SS-60 eday	459			
421	421.5.18.7.8	Stoplogs and Penstocks, EQT013	672 days	Thu 27/05/21	Wed 29/03/22	43 days					
422	422.5.18.7.8.1	Manufacturing and Factory Acceptance Test of Plant	240 days	Thu 27/05/21	Fri 21/01/22	387 days	394	423			
423	423.5.18.7.8.2	Shipping and Delivery of Plant to site	45 days	Mon 13/02/23	Wed 29/03/23	16 days	439SS-60 edays,42	451			
424	424.5.18.7.9	Valves, EQT036	672 days	Thu 27/05/21	Wed 29/03/22	43 days					
425	425.5.18.7.9.1	Manufacturing and Factory Acceptance Test of Plant	240 days	Thu 27/05/21	Fri 21/01/22	387 days	394	426			
426	426.5.18.7.9.2	Shipping and Delivery of Plant to site	45 days	Mon 13/02/23	Wed 29/03/23	16 days	425,439SS-60 eday	452			
427	427.5.18.7.10	Lifting Appliances	790 days	Fri 29/01/21	Wed 29/03/22	66 days					
428	428.5.18.7.10.1	Manufacturing and Factory Acceptance Test of Plant	210 days	Fri 29/01/21	Thu 26/08/21	535 days	398	429			
429	429.5.18.7.10.2	Shipping and Delivery of Plant to site	45 days	Mon 13/02/23	Wed 29/03/23	16 days	428,439SS-60 eday	442			
430	430.5.18.7.11	LV Switchboards	635 days	Sat 03/07/21	Wed 29/03/22	53 days					
431	431.5.18.7.11.1	PST - Manufacturing of Plant	300 days	Sat 03/07/21	Thu 28/04/22	0 days	397	432			
432	432.5.18.7.11.2	PST - Factory Acceptance Test of Plant (to be witnessed by PM)	90 days	Fri 29/04/22	Wed 27/07/22	200 days	431	433			
433	433.5.18.7.11.3	PST - Shipping and Delivery of Plant to site	45 days	Mon 13/02/23	Wed 29/03/23	16 days	432,439SS-60 eday	464			
434	434.5.18.7.12	PLC System	645 days	Wed 23/06/21	Wed 29/03/22	53 days					
435	435.5.18.7.12.1	Manufacturing of Plant, PLC for PST	300 days	Wed 23/06/21	Mon 18/04/22	0 days	395	436			
436	436.5.18.7.12.2	Factory Acceptance Test of Plant, PLC for PST (To be witnessed by PM)	60 days	Tue 19/04/22	Fri 17/06/22	240 days	435	437			
437	437.5.18.7.12.3	Shipping and Delivery of Plant to site	45 days	Mon 13/02/23	Wed 29/03/23	16 days	436,439SS-60 eday	465			
438	438.5.18.8	Site Installation Work	298 days	Fri 14/04/23	Mon 05/02/24	0 days					
439	439.5.18.8.1	Tentative Civil Handover Date, Portion B-3, PST No. 1~4 (Rev. 5)	1 day	Fri 14/04/23	Fri 14/04/23	0 days		442,477FS+90 days,			
440	440.5.18.8.2	Commencement of E&M Installation at PST No. 1~4	297 days	Sat 15/04/23	Mon 05/02/24	0 days	439	403			
441	441.5.18.8.2.1	Provision of Temporary Water Supply, Electricity Supply, Lighting Welfare facilities etc.,	30 days	Sat 15/04/23	Sun 14/05/23	0 days	439				
442	442.5.18.8.2.2	Installation of Lifting Appliances at PST No. 1~4	127 days	Sat 15/04/23	Sat 19/08/23	50 days	439,429				
443	443.5.18.8.2.2.1	Basement EOT Crane LA-02-01 SWL 10t	30 days	Sat 15/04/23	Sun 14/05/23	0 days	444,445,449	LA - A x 4~6 men			
444	444.5.18.8.2.2.2	Coping Level EOT Crane LA-02-02 SWL 5t	30 days	Mon 15/05/23	Tue 13/06/23	60 days	443	449	LA - A x 4~6 men		
445	445.5.18.8.2.2.3	Coping Level EOT Crane LA-02-03 SWL 5t	30 days	Mon 15/05/23	Tue 13/06/23	0 days	443	446,447,449	LA - B x 4~6 men		
446	446.5.18.8.2.2.4	Coping Level EOT Crane LA-02-04 SWL 5t	30 days	Wed 14/06/23	Thu 13/07/23	30 days	445	449	LA - A x 4~6 men		
447	447.5.18.8.2.2.5	Coping Level EOT Crane LA-02-05 SWL 5t	30 days	Wed 14/06/23	Thu 13/07/23	0 days	445	448,449	LA - B x 4~6 men		
448	448.5.18.8.2.2.6	Coping Level EOT Crane LA-02-06 SWL 2t	30 days	Fri 14/07/23	Sat 12/08/23	0 days	447	449	LA - A x 4~6 men		
449	449.5.18.8.2.2.7	T&C, Loading Test for Lifting Appliances at PST No. 1~4	7 days	Sun 13/08/23	Sat 19/08/23	0 days	443,444,445,446,4	453	LA - A x 4~6 men		
450	450.5.18.8.2.3	Mechanical Installations at PST No. 1~4	240 days	Sat 15/04/23	Sun 10/12/23	20 days	474				
451	451.5.18.8.2.3.1	Installation of penstocks and stoplogs (Penstock 18nos, Stoplogs 14 nos), EQT013	90 days	Sat 15/04/23	Thu 13/07/23	0 days	423	457,462	ME - E x 4~6 men		
452	452.5.18.8.2.3.2	Installation of pipework and valves, EQT036	240 days	Sat 15/04/23	Sun 10/12/23	27 days	426		ME - B x 4~6 men		
453	453.5.18.8.2.3.3	Installation of lamella plate settlers (x4), EQT014	60 days	Sun 20/08/23	Wed 18/10/23	0 days	454,449,402	455,456	ME - A x 4~6 men		
454	454.5.18.8.2.3.4	Installation of reciprocating type bottom scrapers (x4), EQT014	30 days	Sat 15/04/23	Sun 14/05/23	97 days	405	453	ME - A x 4~6 men		
455	455.5.18.8.2.3.5	Installation of surface scum skimmers (x1), EQT015	30 days	Thu 19/10/23	Fri 17/11/23	50 days	453,408		ME - A x 4~6 men		
456	456.5.18.8.2.3.6	Installation of scum collector pipes (x1), EQT015	30 days	Thu 19/10/23	Fri 17/11/23	50 days	453,411		ME - B x 4~6 men		

Bestwise Project: DE/2018/04 Date: Tue 26/01/21

Task: [Blue bar] Milestone: [Black diamond] Project Summary: [Grey bar] Late: [Red bar] Critical Split: [Yellow bar] Manual Progress: [Dotted line] Milestone (Actual): [Red star]

Milestone, Tentative: [Blue circle] Summary: [Black circle] Manual Summary: [Grey bar] Critical: [Red bar] Progress: [Red bar] Slack (Float): [Blue bar] Slack: [Blue bar]

ID	WBS	Task Name	Duration between Task Start and Finish	Start	Finish	Float Time	Predecessors	Successors	Resource Names	2021	
										Half 1, 2021	Half 2, 2021
457	457.5.18.8.2.3.7	Installation of piston type primary sludge pumps (x3), EQT016	30 days	Fri 14/07/23	Sat 12/08/23	0 days	451,414	458	ME - C x 4~6 men	J	M
458	458.5.18.8.2.3.8	Installation of drain pumps (x1), EQT007	30 days	Sun 13/08/23	Mon 11/09/23	0 days	457,417	459	ME - C x 4~6 men		
459	459.5.18.8.2.3.9	Installation of air blowers (x2), EQT018	30 days	Tue 12/09/23	Wed 11/10/23	0 days	458,420	460	ME - C x 4~6 men		
460	460.5.18.8.2.3.10	Installation of instrumentations, EQT035-1	60 days	Thu 12/10/23	Sun 10/12/23	27 days	459,52		ME - C x 4~6 men		
461	461.5.18.8.2.3.11	Installation of Platforms, Covers etc., PST, EQT050	60 days	Thu 21/09/23	Sun 19/11/23	48 days			ME - F x 4~6 men		
462	462.5.18.8.2.3.12	Site Acceptance Tests - mechanical aspects including alignment and levels checks, lea	150 days	Fri 14/07/23	Sun 10/12/23	27 days	451		ME - D x 2~4 men		
463	463.5.18.8.2.4	Electrical Installations for PST No. 1~4	260 days	Sat 15/04/23	Sat 30/12/23	0 days	439	474			
464	464.5.18.8.2.4.1	Installation of LV Switchboards, PST	60 days	Sat 15/04/23	Tue 13/06/23	30 days	433	467	LV - A x 4~6 men		
465	465.5.18.8.2.4.2	Installation of PLC Panel, PST	60 days	Sat 15/04/23	Tue 13/06/23	30 days	437	467			
466	466.5.18.8.2.4.3	Installation of cable trays and cable containments, PST	90 days	Sat 15/04/23	Thu 13/07/23	0 days		467			
467	467.5.18.8.2.4.4	Cables laying and terminations, PST	90 days	Fri 14/07/23	Wed 11/10/23	0 days	464,465,466	469FS-30 days,472,			
468	468.5.18.8.2.4.5	Tentative Civil Handover Date, LV cables draw pits from IW to PST	1 day	Thu 20/07/23	Thu 20/07/23	24 days		469FF+30 days			
469	469.5.18.8.2.4.6	Energisation of LV Switchboards, PST	1 day	Tue 12/09/23	Tue 12/09/23	109 days	467FS-30 days,468	474	LV - A x 4~6 men		
470	470.5.18.8.2.4.7	Site Acceptance Tests - Electrical aspects including voltage and current tests, equipme	80 days	Thu 12/10/23	Sat 30/12/23	2 days	467	345	LV - A x 4~6 men		
471	471.5.18.8.2.5	SCADA Systems, PST No. 1~4	60 days	Thu 12/10/23	Sun 10/12/23	57 days					
472	472.5.18.8.2.5.1	Configuration of PLC System	45 days	Thu 12/10/23	Sat 25/11/23	0 days	467	473	PLC - B x 1 man		
473	473.5.18.8.2.5.2	Site Acceptance Test for PLC System at PST No. 1~4	15 days	Sun 26/11/23	Sun 10/12/23	0 days	472	475FF,1262			
474	474.5.18.8.2.6	Site Acceptance Test for E&M Equip and Instrumentations calibrations at PST No. 1~4	15 edays	Sat 30/12/23	Sun 14/01/24	0.63 edays	450,463,469	475			
475	475.5.18.8.2.7	System Commissioning for E&M Equip at PST No, 1~4	15 days	Mon 15/01/24	Mon 29/01/24	0 days	474,473FF	476			
476	476.5.18.8.2.8	Risk Allowances for Completion of Processing Plant at PST No. 1~4	7 edays	Mon 29/01/24	Mon 05/02/24	2.63 edays	475	1258			
477	477.5.18.8.2.9	Building Services Installations for PST No. 1~4	150 days	Fri 14/07/23	Sun 10/12/23	2 days	439FS+90 days,39				
478	478.5.18.8.2.9.1	Mechanical Ventilation and Air Conditioning System, PST	90 days	Fri 14/07/23	Wed 11/10/23	0 days		484	MVAC - B x 4~6 men		
479	479.5.18.8.2.9.2	Lighting and Power Distribution System, PST	90 days	Fri 14/07/23	Wed 11/10/23	0 days		484	BS - A x 4~6 men		
480	480.5.18.8.2.9.3	Plumbing Installation, PST	80 days	Fri 14/07/23	Sun 01/10/23	0 days	1229	1231,484	Pb - B x 4~6 men		
481	481.5.18.8.2.9.4	CCTV Installation (9 indoor + 2 outdoor Cameras), PST	60 days	Fri 14/07/23	Mon 11/09/23	0 days	439FS+60 days	484,1261	BS - B x 4~6 men		
482	482.5.18.8.2.9.5	Fire Services Installation, PST	85 days	Fri 14/07/23	Fri 06/10/23	0 days		1182,1194,1195,48	FS - A x 4~6 men		
483	483.5.18.8.2.9.6	Earthing and Lightning Protection System, PST	90 days	Fri 14/07/23	Wed 11/10/23	0 days		484	BS - C x 2~4 men		
484	484.5.18.8.2.9.7	Testing and Commissioning of Building Services Installations, PST	60 days	Thu 12/10/23	Sun 10/12/23	113 days	478,479,480,481,4	360FF	BS - C x 2~4 men		
485	485.5.19	Bioreactors No. 2A & 2B, Portion B-4 (PS 6B2.4)	1326 days	Sat 15/08/20	Mon 01/04/24	0 days					
486	486.5.19.1	Planned Key Date Completion Date - KD1A, BR 2A & 2B	0 days	Fri 30/10/20	Fri 30/10/20	0 days	520FF,521FF				
487	487.5.19.2	Planned Key Date Completion Date - KD1B, BR 2A & 2B	0 days	Tue 01/06/21	Tue 01/06/21	0 days	522FF				
488	488.5.19.3	Planned Sectional Completion Date - Section 1, BR 2A & 2B	0 days	Mon 12/07/21	Mon 12/07/21	0 days	523FF,524FF,525FF				
489	489.5.19.4	Planned Sectional Completion Date - Section 2, BR 2A & 2B	0 days	Mon 01/04/24	Mon 01/04/24	0 days	595FF,594FF				
490	490.5.19.5	Selection of Suppliers for major plant and materials for BR 2A & 2B	193 days	Tue 01/09/20	Fri 12/03/21	6 days					
491	491.5.19.5.1	BR - pre-treatment fine screens (Marking Scheme Approach), EQT019	150 days	Tue 01/09/20	Thu 28/01/21	49 days					
492	492.5.19.5.1.1	Submission for acceptance of purchasing package	60 days	Tue 01/09/20	Fri 30/10/20	0 days		493			
493	493.5.19.5.1.2	Invitation of quotations for purchasing package	60 days	Sat 31/10/20	Tue 29/12/20	0 days	492	494			
494	494.5.19.5.1.3	Acceptance of conforming quotation	30 days	Wed 30/12/20	Thu 28/01/21	43 days	493	523			
495	495.5.19.5.2	BR - air diffusion system (Marking Scheme Approach), EQT017	180 days	Tue 01/09/20	Sat 27/02/21	19 days					
496	496.5.19.5.2.1	Submission for acceptance of purchasing package including proposed marking scheme	90 days	Tue 01/09/20	Sun 29/11/20	0 days		497			
497	497.5.19.5.2.2	Invitation of quotations for purchasing package	60 days	Mon 30/11/20	Thu 28/01/21	0 days	496	498			
498	498.5.19.5.2.3	Acceptance of conforming quotation	30 days	Fri 29/01/21	Sat 27/02/21	13 days	497	523			
499	499.5.19.5.3	BR - submersible mixers, C11, EQT020	150 days	Tue 01/09/20	Thu 28/01/21	49 days					
500	500.5.19.5.3.1	Submission for acceptance of purchasing package	60 days	Tue 01/09/20	Fri 30/10/20	0 days		501			
501	501.5.19.5.3.2	Invitation of quotations for purchasing package	60 days	Sat 31/10/20	Tue 29/12/20	0 days	500	502			
502	502.5.19.5.3.3	Acceptance of conforming quotation	30 days	Wed 30/12/20	Thu 28/01/21	43 days	501	523			
503	503.5.19.5.4	BR - mixed liquor return pumps, C11, EQT008	150 days	Mon 14/09/20	Wed 10/02/21	36 days					
504	504.5.19.5.4.1	Submission for acceptance of purchasing package	60 days	Mon 14/09/20	Thu 12/11/20	0 days		505			
505	505.5.19.5.4.2	Invitation of quotations for purchasing package	60 days	Fri 13/11/20	Mon 11/01/21	0 days	504	506			
506	506.5.19.5.4.3	Acceptance of conforming quotation	30 days	Tue 12/01/21	Wed 10/02/21	30 days	505	523			
507	507.5.19.5.5	BR - scum removal systems, C11, EQT021, EQT022	150 days	Mon 14/09/20	Wed 10/02/21	36 days					
508	508.5.19.5.5.1	Submission for acceptance of purchasing package	60 days	Mon 14/09/20	Thu 12/11/20	0 days		509			
509	509.5.19.5.5.2	Invitation of quotations for purchasing package	60 days	Fri 13/11/20	Mon 11/01/21	0 days	508	510			
510	510.5.19.5.5.3	Acceptance of conforming quotation	30 days	Tue 12/01/21	Wed 10/02/21	30 days	509	523			
511	511.5.19.5.6	BR - aeration blowers (Marking Scheme Approach), EQT039	180 days	Mon 14/09/20	Fri 12/03/21	6 days					
512	512.5.19.5.6.1	Submission for acceptance of purchasing package including proposed marking scheme	90 days	Mon 14/09/20	Sat 12/12/20	0 days		513			
513	513.5.19.5.6.2	Invitation of quotations for purchasing package	60 days	Sun 13/12/20	Wed 10/02/21	0 days	512	514			

KD1B, BR 01/06

12/07

Bestwise Project: DE/2018/04 Date: Tue 26/01/21

Task Milestone Project Summary Late Critical Split Manual Progress Milestone (Actual) *
Milestone, Tentative Summary Manual Summary Critical Progress Slack (Float) Slack

ID	WBS	Task Name	Duration between Task Start and Finish	Start	Finish	Float Time	Predecessors	Successors	Resource Names	2021 Half 1, 2021	Half 2, 2021
514	514.5.19.5.6.3	Acceptance of conforming quotation	30 days	Thu 11/02/21	Fri 12/03/21	0 days	513	523		J	M
515	515.5.19.5.7	BR - instrumentations, C11, EQT035-2	150 days	Thu 01/10/20	Sat 27/02/21	19 days					
516	516.5.19.5.7.1	Submission for acceptance of purchasing package	60 days	Thu 01/10/20	Sun 29/11/20	0 days		517			
517	517.5.19.5.7.2	Invitation of quotations for purchasing package	60 days	Mon 30/11/20	Thu 28/01/21	0 days	516	518			
518	518.5.19.5.7.3	Acceptance of conforming quotation	30 days	Fri 29/01/21	Sat 27/02/21	13 days	517	523			
519	519.5.19.6	Design Submissions for BR 2A & 2B	330 days	Sat 15/08/20	Sat 10/07/21	2 days					
520	520.5.19.6.1	Electrical schematic drawings for BR No. 2A & 2B	60 days	Sat 15/08/20	Tue 13/10/20	17 days		486FF			
521	521.5.19.6.2	CDS080-3 - Civil and dimensional requirements drawings for BR 2A&2B up to +8.0 mPD	55 days	Tue 01/09/20	Sun 25/10/20	0 days		486FF			
522	522.5.19.6.3	CDS081-3 - Civil and dimensional requirements drawings for BR 2A & 2B	210 days	Fri 28/08/20	Thu 25/03/21	68 days		487FF			
523	523.5.19.6.4	CDS004 - Detailed Design for Bioreactor 2A and 2B	120 days	Fri 12/03/21	Sat 10/07/21	0.63 edays	494,498,502,506,5	530,533,536,539,54			
524	524.5.19.6.5	CDS023 - Detailed Design for Electrical Installations for BR No. 2A & 2B	30 days	Sun 23/05/21	Tue 22/06/21	0.63 edays	72,82,90,185FF	73,488FF,697			
525	525.5.19.6.6	CDS034-3 - Detailed Design for Electrical Installations BS at BR No. 2A & 2B	100 edays	Fri 12/03/21	Sun 20/06/21	22.38 edays	133	589,488FF,590			
526	526.5.19.6.7	CDS025-3 - Detailed Design for LV Switchboards for BR 2A and 2B	60 edays	Mon 03/05/21	Fri 02/07/21	0.63 edays	68	683,488FF			
527	527.5.19.6.8	CDS050-3 - Detailed Design for Lifting Appliances - BR 2A & 2B	120 edays	Thu 01/10/20	Fri 29/01/21	0 edays	113	557,488FF			
528	528.5.19.7	Manufacturing and Delivery of Plant & Materials	740 days	Fri 29/01/21	Tue 07/02/23	258 days					
529	529.5.19.7.1	Pre-treatment Fine Screens, EQT019	577 days	Sun 11/07/21	Tue 07/02/23	185 days					
530	530.5.19.7.1.1	Manufacturing and Factory Acceptance Test of Plant	240 days	Sun 11/07/21	Mon 07/03/22	292 days	523	531			
531	531.5.19.7.1.2	Shipping and Delivery of Plant to site	45 days	Sun 25/12/22	Tue 07/02/23	16 days	530,560SS-60 eday	573			
532	532.5.19.7.2	Air Diffusion System, EQT017	577 days	Sun 11/07/21	Tue 07/02/23	168 days					
533	533.5.19.7.2.1	Manufacturing and Factory Acceptance Test of Plant	240 days	Sun 11/07/21	Mon 07/03/22	292 days	523	534			
534	534.5.19.7.2.2	Shipping and Delivery of Plant to site	45 days	Sun 25/12/22	Tue 07/02/23	83 days	533,560SS-60 eday	574			
535	535.5.19.7.3	Submersible Mixer, EQT020	577 days	Sun 11/07/21	Tue 07/02/23	213 days					
536	536.5.19.7.3.1	Manufacturing and Factory Acceptance Test of Plant	240 days	Sun 11/07/21	Mon 07/03/22	292 days	523	537			
537	537.5.19.7.3.2	Shipping and Delivery of Plant to site	45 days	Sun 25/12/22	Tue 07/02/23	44 days	536,560SS-60 eday	575			
538	538.5.19.7.4	Mixed Liquor Return Pumps, EQT008	577 days	Sun 11/07/21	Tue 07/02/23	228 days					
539	539.5.19.7.4.1	Manufacturing and Factory Acceptance Test of Plant	240 days	Sun 11/07/21	Mon 07/03/22	292 days	523	540			
540	540.5.19.7.4.2	Shipping and Delivery of Plant to site	45 days	Sun 25/12/22	Tue 07/02/23	16 days	539,560SS-60 eday	576			
541	541.5.19.7.5	Sum Removal System, EQT021, EQT022	577 days	Sun 11/07/21	Tue 07/02/23	258 days					
542	542.5.19.7.5.1	Manufacturing and Factory Acceptance Test of Plant	240 days	Sun 11/07/21	Mon 07/03/22	292 days	523	543			
543	543.5.19.7.5.2	Shipping and Delivery of Plant to site	45 days	Sun 25/12/22	Tue 07/02/23	46 days	542,560SS-60 eday	577			
544	544.5.19.7.6	Aeration Blowers, EQT039	577 days	Sun 11/07/21	Tue 07/02/23	258 days					
545	545.5.19.7.6.1	Manufacturing and Factory Acceptance Test of Plant (to be witnessed by PM)	240 days	Sun 11/07/21	Mon 07/03/22	292 days	523	546			
546	546.5.19.7.6.2	Shipping and Delivery of Plant to site	45 days	Sun 25/12/22	Tue 07/02/23	173 days	545,560SS-60 eday	578			
547	547.5.19.7.7	Instrumentations, EQT035-2	577 days	Sun 11/07/21	Tue 07/02/23	243 days					
548	548.5.19.7.7.1	Manufacturing and Factory Acceptance Test of Plant	240 days	Sun 11/07/21	Mon 07/03/22	292 days	523	549			
549	549.5.19.7.7.2	Shipping and Delivery of Plant to site	45 days	Sun 25/12/22	Tue 07/02/23	166 days	548,560SS-60 eday	579			
550	550.5.19.7.8	Stoplogs and Penstocks, EQT013	577 days	Sun 11/07/21	Tue 07/02/23	33 days					
551	551.5.19.7.8.1	Manufacturing and Factory Acceptance Test of Plant	240 days	Sun 11/07/21	Mon 07/03/22	292 days	523	552			
552	552.5.19.7.8.2	Shipping and Delivery of Plant to site	45 days	Sun 25/12/22	Tue 07/02/23	16 days	551,560SS-60 eday	571			
553	553.5.19.7.9	Valves, EQT036	577 days	Sun 11/07/21	Tue 07/02/23	93 days					
554	554.5.19.7.9.1	Manufacturing and Factory Acceptance Test of Plant	240 days	Sun 11/07/21	Mon 07/03/22	292 days	523	555			
555	555.5.19.7.9.2	Shipping and Delivery of Plant to site	45 days	Sun 25/12/22	Tue 07/02/23	16 days	554,560SS-60 eday	572			
556	556.5.19.7.10	Lifting Appliances	740 days	Fri 29/01/21	Tue 07/02/23	101 days					
557	557.5.19.7.10.1	Manufacturing and Factory Acceptance Test of Plant	210 days	Fri 29/01/21	Thu 26/08/21	485 days	527	558			
558	558.5.19.7.10.2	Shipping and Delivery of Plant to site	45 days	Sun 25/12/22	Tue 07/02/23	16 days	557,560SS-60 eday	564			
559	559.5.19.8	Site Installation Work	348 days	Thu 23/02/23	Mon 05/02/24	0 days					
560	560.5.19.8.1	Tentative Civil Handover Date, Portion B-4, BR2A & 2B (Rev. 5)	1 day	Thu 23/02/23	Thu 23/02/23	0 days		564,570,581,589FS+			
561	561.5.19.8.2	Tentative Civil Handover Date, LV cables draw pits from MFB2 to BR2	1 day	Thu 01/06/23	Thu 01/06/23	0 days		584FF+30 days			
562	562.5.19.8.3	Commencement of E&M Installation at Bioreactor No. 2A & 2B	347 days	Fri 24/02/23	Mon 05/02/24	0 days	560				
563	563.5.19.8.3.1	Provision of Temporary Water Supply, Electricity Supply, Lighting, Welfare facilities etc.,	7 days	Fri 24/02/23	Thu 02/03/23	0 days	560				
564	564.5.19.8.3.2	Installation of Lifting Appliances at BR 2A & 2B	67 days	Fri 24/02/23	Mon 01/05/23	85 days	560,558				
565	565.5.19.8.3.2.1	Coping Level EOT Crane LA-03-01 SWL 5t	30 days	Fri 24/02/23	Sat 25/03/23	0 days		567,568,569	LA - A x 4~6 men		
566	566.5.19.8.3.2.2	Coping Level EOT Crane LA-03-02 SWL 5t	30 days	Fri 24/02/23	Sat 25/03/23	0 days		567,568,569	LA - B x 4~6 men		
567	567.5.19.8.3.2.3	Coping Level EOT Crane LA-03-03 SWL 5t	30 days	Sun 26/03/23	Mon 24/04/23	0 days	565,566	569	LA - A x 4~6 men		
568	568.5.19.8.3.2.4	Coping Level Mobile A-frame LA-03-04 SWL 4t	7 days	Sun 26/03/23	Sat 01/04/23	23 days	565,566	569	LA - B x 4~6 men		
569	569.5.19.8.3.2.5	T&C, Loading Test for Lifting Appliances at Bioreactor No. 2A & 2B	7 days	Tue 25/04/23	Mon 01/05/23	0 days	565,566,567,568	574	LA - B x 4~6 men		
570	570.5.19.8.3.3	Mechanical Installations for E&M Equip at BR 2A & 2B	270 days	Fri 24/02/23	Mon 20/11/23	10 days	560	586			

Bestwise Project: DE/2018/04 Date: Tue 26/01/21

Task Milestone Project Summary Late Critical Split Manual Progress Milestone (Actual) *
Milestone, Tentative Summary Manual Summary Critical Progress Slack (Float) Slack

ID	WBS	Task Name	Duration between Task Start and Finish	Start	Finish	Float Time	Predecessors	Successors	Resource Names	2021	
										Half 1, 2021	Half 2, 2021
571	571.5.19.8.3.3.1	Installation of penstocks and stoplogs (Penstocks 8nos, Stoplogs 8nos), EQT013	90 days	Fri 24/02/23	Wed 24/05/23	0 days	552	580	ME - E x 4~6 men	J	M
572	572.5.19.8.3.3.2	Installation of pipework and valves, EQT036	150 days	Fri 24/02/23	Sun 23/07/23	0 days	555	579	ME - C x 4~6 men		
573	573.5.19.8.3.3.3	Installation of pre-treatment fine screens (x4)	28 days	Fri 24/02/23	Thu 23/03/23	0 days	531	575	ME - A x 4~6 men		
574	574.5.19.8.3.3.4	Installation of air diffusion system (x2), EQT017	90 days	Tue 02/05/23	Sun 30/07/23	0 days	569,534	578	ME - D x 2~4 men		
575	575.5.19.8.3.3.5	Installation of submersible mixers (x16), EQT020	90 days	Fri 24/03/23	Wed 21/06/23	162 days	573,537	586	ME - B x 4~6 men		
576	576.5.19.8.3.3.6	Installation of mixed liquor return pumps (x6), EQT008	30 days	Fri 24/02/23	Sat 25/03/23	0 days	540	577	ME - A x 4~6 men		
577	577.5.19.8.3.3.7	Installation of scum removal systems (x2), EQT022	45 days	Sun 26/03/23	Tue 09/05/23	205 days	576,543	586	ME - B x 4~6 men		
578	578.5.19.8.3.3.8	Installation of aeration blowers (x4), EQT039	45 days	Mon 31/07/23	Wed 13/09/23	78 days	574,546	586	ME - D x 2~4 men		
579	579.5.19.8.3.3.9	Installation of instrumentations, EQT035-2	60 days	Mon 24/07/23	Thu 21/09/23	70 days	572,549	586	ME - D x 2~4 men		
580	580.5.19.8.3.3.10	Site Acceptance Tests - mechanical aspects including alignment and levels checks, lea	180 days	Thu 25/05/23	Mon 20/11/23	10 days	571	586	ME - D x 2~4 men		
581	581.5.19.8.3.4	Electrical Installations for E&M Equip at BR 2A & 2B	280 days	Fri 24/02/23	Thu 30/11/23	0 days	560	586			
582	582.5.19.8.3.4.1	Installation of cable trays and cable containments	120 days	Fri 24/02/23	Fri 23/06/23	0 days	560	583			
583	583.5.19.8.3.4.2	Cables laying and terminations	100 days	Sat 24/06/23	Sun 01/10/23	0 days	582	585,756			
584	584.5.19.8.3.4.3	Energisation of LV Switchboards, BR2	1 day	Sat 01/07/23	Sat 01/07/23	152 days	561FF+30 days	586	LV - A x 4~6 men		
585	585.5.19.8.3.4.4	Site Acceptance Tests - Electrical aspects including voltage and current tests, equipme	60 days	Mon 02/10/23	Thu 30/11/23	32 days	583	345	LV - A x 4~6 men		
586	586.5.19.8.3.5	Site Acceptance Test for E&M Equip at BR 2A & 2B	30 edays	Thu 30/11/23	Sat 30/12/23	0.63 edays	570,575,577,578,5587				
587	587.5.19.8.3.6	System Commissioning for E&M Equip at BR 2A & 2B	30 days	Sun 31/12/23	Mon 29/01/24	0 days	586,758	588			
588	588.5.19.8.3.7	Risk Allowances for Completion of Processing Plant at BR 2A & 2B	7 edays	Mon 29/01/24	Mon 05/02/24	2.63 edays	587	1258			
589	589.5.19.8.3.8	Building Services Installations for BR 2A & 2B	195 days	Thu 25/05/23	Tue 05/12/23	12 days	560FS+90 edays,52				
590	590.5.19.8.3.8.1	Lighting and Power Distribution System, BR2	150 days	Thu 25/05/23	Sat 21/10/23	0 days	525	595	BS - A x 4~6 men		
591	591.5.19.8.3.8.2	Plumbing Installation, BR2	120 days	Thu 25/05/23	Thu 21/09/23	10 days	1229	1231,595	Pb - A x 4~6 men		
592	592.5.19.8.3.8.3	CCTV Installation (7 indoor + 2 outdoor Cameras), BR2	60 days	Sat 24/06/23	Tue 22/08/23	20 days	560FS+120 days	595,1261	BS - B x 4~6 men		
593	593.5.19.8.3.8.4	Fire Services Installation, BR2	120 days	Thu 25/05/23	Thu 21/09/23	15 days		1182,1194,1195,591	FS - B x 4~6 men		
594	594.5.19.8.3.8.5	Lightning Protection System, BR2	60 days	Thu 25/05/23	Sun 23/07/23	253 days		489FF	BS - C x 2~4 men		
595	595.5.19.8.3.8.6	Testing and Commissioning of Building Services Installations, BR2	45 days	Sun 22/10/23	Tue 05/12/23	118 days	590,591,592,593	489FF	BS - C x 2~4 men		
596	596.5.20	Membrane Facilities Building, Portion B-5 (PS 6B.2.4)	1320 days	Fri 21/08/20	Mon 01/04/24	0 days					
597	597.5.20.1	Planned Key Date Completion Date - KD1A, MFB No. 2	0 days	Fri 30/10/20	Fri 30/10/20	0 days	643FF,644FF				
598	598.5.20.2	Planned Key Date Completion Date - KD1B, MFB No. 2	0 days	Tue 01/06/21	Tue 01/06/21	0 days	645FF				
599	599.5.20.3	Planned Sectional Completion Date - Section 1, MFB No. 2	0 days	Mon 12/07/21	Mon 12/07/21	0 days	646FF,647FF,648FF				
600	600.5.20.4	Planned Sectional Completion Date - Section 2, MFB No. 2	0 days	Mon 01/04/24	Mon 01/04/24	0 days					
601	601.5.20.5	Selection of Suppliers for major plant and materials for MFB	224 days	Tue 01/09/20	Mon 12/04/21	11 days					
602	602.5.20.5.1	MFS - hollow fibre membrane modules (Marking Scheme Approach), ref. EQT023	150 days	Tue 01/09/20	Thu 28/01/21	0 days					
603	603.5.20.5.1.1	Submission for acceptance of purchasing package including proposed marking scheme	60 days	Tue 01/09/20	Fri 30/10/20	0 days		604			
604	604.5.20.5.1.2	Invitation of quotations for purchasing package	60 days	Sat 31/10/20	Tue 29/12/20	0 days	603	605			
605	605.5.20.5.1.3	Acceptance of conforming quotation (Completed)	30 days	Wed 30/12/20	Thu 28/01/21	0 days	604	646			
606	606.5.20.5.2	MFS - air scour blowers, C11, ref. EQT040	150 days	Tue 01/09/20	Thu 28/01/21	65 days					
607	607.5.20.5.2.1	Submission for acceptance of purchasing package	60 days	Tue 01/09/20	Fri 30/10/20	0 days		608			
608	608.5.20.5.2.2	Invitation of quotations for purchasing package	60 days	Sat 31/10/20	Tue 29/12/20	0 days	607	609			
609	609.5.20.5.2.3	Acceptance of conforming quotation	30 days	Wed 30/12/20	Thu 28/01/21	32 days	608	648			
610	610.5.20.5.3	MFS - permeate pumps, C11, ref. EQT024	180 days	Tue 01/09/20	Sat 27/02/21	55 days					
611	611.5.20.5.3.1	Submission for acceptance of purchasing package	90 days	Tue 01/09/20	Sun 29/11/20	0 days		612			
612	612.5.20.5.3.2	Invitation of quotations for purchasing package	60 days	Mon 30/11/20	Thu 28/01/21	0 days	611	613			
613	613.5.20.5.3.3	Acceptance of conforming quotation	30 days	Fri 29/01/21	Sat 27/02/21	44 days	612	646			
614	614.5.20.5.4	MFS - compressed air system, C11, ref. EQT029	120 days	Tue 15/09/20	Tue 12/01/21	81 days					
615	615.5.20.5.4.1	Submission for acceptance of purchasing package	60 days	Tue 15/09/20	Fri 13/11/20	0 days		616			
616	616.5.20.5.4.2	Invitation of quotations for purchasing package	30 days	Sat 14/11/20	Sun 13/12/20	0 days	615	617			
617	617.5.20.5.4.3	Acceptance of conforming quotation	30 days	Mon 14/12/20	Tue 12/01/21	48 days	616	648			
618	618.5.20.5.5	MFS - chemical storage tanks, C11, ref. EQT025	120 days	Thu 01/10/20	Thu 28/01/21	65 days					
619	619.5.20.5.5.1	Submission for acceptance of purchasing package	60 days	Thu 01/10/20	Sun 29/11/20	0 days		620			
620	620.5.20.5.5.2	Invitation of quotations for purchasing package	30 days	Mon 30/11/20	Tue 29/12/20	0 days	619	621			
621	621.5.20.5.5.3	Acceptance of conforming quotation	30 days	Wed 30/12/20	Thu 28/01/21	32 days	620	648			
622	622.5.20.5.6	MFS - chemical dosing pumps, C11, ref. EQT026	120 days	Thu 01/10/20	Thu 28/01/21	65 days					
623	623.5.20.5.6.1	Submission for acceptance of purchasing package	60 days	Thu 01/10/20	Sun 29/11/20	0 days	2,30	624			
624	624.5.20.5.6.2	Invitation of quotations for purchasing package	30 days	Mon 30/11/20	Tue 29/12/20	0 days	623	625			
625	625.5.20.5.6.3	Acceptance of conforming quotation	30 days	Wed 30/12/20	Thu 28/01/21	32 days	624	648			
626	626.5.20.5.7	MFS - return activated sludge pumps (Marking Scheme Approach), ref. EQT010	180 days	Thu 01/10/20	Mon 29/03/21	25 days					
627	627.5.20.5.7.1	Submission for acceptance of purchasing package	90 days	Thu 01/10/20	Tue 29/12/20	0 days		628			

Bestwise Project: DE/2018/04 Date: Tue 26/01/21

Task: [Blue bar] Milestone: [Black diamond] Project Summary: [Grey bar] Late: [Red bar] Critical Split: [Yellow bar] Manual Progress: [Dotted line] Milestone (Actual): [Red star]

Milestone, Tentative: [Blue circle] Summary: [Black diamond] Manual Summary: [Grey bar] Critical: [Red bar] Progress: [Red bar] Slack (Float): [Blue bar] Slack: [Blue bar]

ID	WBS	Task Name	Duration between Task Start and Finish	Start	Finish	Float Time	Predecessors	Successors	Resource Names	2021 Half 1, 2021	Half 2, 2021
628	628.5.20.5.7.2	Invitation of quotations for purchasing package	60 days	Wed 30/12/20	Sat 27/02/21	0 days	627	629			
629	629.5.20.5.7.3	Acceptance of conforming quotation	30 days	Sun 28/02/21	Mon 29/03/21	14 days	628	646			
630	630.5.20.5.8	MFS - membrane tank drain pumps, C11, ref. EQT009	180 days	Tue 15/09/20	Sat 13/03/21	41 days					
631	631.5.20.5.8.1	Submission for acceptance of purchasing package	90 days	Tue 15/09/20	Sun 13/12/20	0 days		632			
632	632.5.20.5.8.2	Invitation of quotations for purchasing package	60 days	Mon 14/12/20	Thu 11/02/21	0 days	631	633			
633	633.5.20.5.8.3	Acceptance of conforming quotation	30 days	Fri 12/02/21	Sat 13/03/21	30 days	632	646			
634	634.5.20.5.9	Plant Service Water System - booster pumps, C11, ref. EQT030	180 days	Thu 15/10/20	Mon 12/04/21	11 days					
635	635.5.20.5.9.1	Submission for acceptance of purchasing package	90 days	Thu 15/10/20	Tue 12/01/21	0 days		636			
636	636.5.20.5.9.2	Invitation of quotations for purchasing package	60 days	Wed 13/01/21	Sat 13/03/21	0 days	635	637			
637	637.5.20.5.9.3	Acceptance of conforming quotation	30 days	Sun 14/03/21	Mon 12/04/21	0 days	636	646			
638	638.5.20.5.10	Plant Service Water System - hydro-pneumatic pressure tanks, C11, ref. EQT030	120 days	Thu 01/10/20	Thu 28/01/21	85 days					
639	639.5.20.5.10.1	Submission for acceptance of purchasing package	60 days	Thu 01/10/20	Sun 29/11/20	0 days		640			
640	640.5.20.5.10.2	Invitation of quotations for purchasing package	30 days	Mon 30/11/20	Tue 29/12/20	0 days	639	641			
641	641.5.20.5.10.3	Acceptance of conforming quotation	30 days	Wed 30/12/20	Thu 28/01/21	74 days	640	646			
642	642.5.20.6	Design Submissions for MFB No. 2	316 days	Fri 21/08/20	Fri 02/07/21	10 days					
643	643.5.20.6.1	Electrical schematic drawings for MFB No. 2	60 days	Fri 21/08/20	Mon 19/10/20	11 days		597FF			
644	644.5.20.6.2	CDS080-4 - Civil and dimensional requirements drawings for MFB no. 2 up to +8.0 mPD	30 days	Tue 01/09/20	Wed 30/09/20	0 days		597FF			
645	645.5.20.6.3	CDS081-4 - Civil and dimensional requirements drawings for MFB No. 2	210 days	Fri 28/08/20	Thu 25/03/21	68 days		598FF			
646	646.5.20.6.4	CDS005 - Detailed Design for Membrane Filtration System, Pumps and Membrane Module	80 edays	Mon 12/04/21	Thu 01/07/21	0.63 edays	605,613,629,633,6655,659,662,665,67				
647	647.5.20.6.5	CDS024 - Detailed Design for Electrical Installations for MFB No. 2	30 edays	Sun 23/05/21	Tue 22/06/21	0.63 edays	72,82,78,86,90,185,73,694,700,599FF				
648	648.5.20.6.6	CDS008 - Detailed Design for Membrane Filtration System, Air Blowers, Dosing Systems etc	100 edays	Mon 01/03/21	Wed 09/06/21	0.63 edays	609,617,621,625,5668,671,599FF				
649	649.5.20.6.7	CDS034-4 - Detailed Design for Electrical Installations BS at MFB No. 2	100 edays	Fri 12/03/21	Sun 20/06/21	22.38 edays	133	763,599FF			
650	650.5.20.6.8	CDS025-4 - Detailed Design for LV Switchboards for Membrane Filtration System	60 edays	Mon 03/05/21	Fri 02/07/21	0.63 edays	68	686,599FF			
651	651.5.20.6.9	CDS026-2 - Detailed Design for HV Switchboards for MFB No. 2	60 edays	Sun 18/04/21	Thu 17/06/21	0.63 edays	64	599FF,690			
652	652.5.20.6.10	CDS050-4 - Detailed Design for Lifting Appliances - MFB No. 2	150 edays	Thu 15/10/20	Sun 14/03/21	0 edays	113	680,599FF			
653	653.5.20.7	Manufacturing and Delivery of Plant & Materials	506 days	Sun 14/03/21	Mon 01/08/22	301 days					
654	654.5.20.7.1	Hollow Fibre Membrane Modules, EQT023	385 days	Fri 02/07/21	Thu 21/07/22	191 days					
655	655.5.20.7.1.1	MFS - Manufacturing of Plant	300 days	Fri 02/07/21	Wed 27/04/22	0 days	646	656			
656	656.5.20.7.1.2	MFS - Factory Acceptance Test of Plant (to be witnessed by PM)	40 days	Thu 28/04/22	Mon 06/06/22	0 days	655	657			
657	657.5.20.7.1.3	MFS - Shipping and Delivery of Plant to site	45 days	Tue 07/06/22	Thu 21/07/22	0 days	656	715			
658	658.5.20.7.2	Air Scour Blowers, EQT040	396 days	Fri 02/07/21	Mon 01/08/22	208 days					
659	659.5.20.7.2.1	Manufacturing and Factory Acceptance Test of Plant	240 days	Fri 02/07/21	Sat 26/02/22	111 days	646	660			
660	660.5.20.7.2.2	Shipping and Delivery of Plant to site	45 days	Sat 18/06/22	Mon 01/08/22	0 days	659,727SS-60 eday	716			
661	661.5.20.7.3	Permeate Pump, EQT024	285 days	Fri 02/07/21	Tue 12/04/22	409 days					
662	662.5.20.7.3.1	Manufacturing and Factory Acceptance Test of Plant	240 days	Fri 02/07/21	Sat 26/02/22	0 days	646	663			
663	663.5.20.7.3.2	Shipping and Delivery of Plant to site	45 days	Sun 27/02/22	Tue 12/04/22	201 days	662	717			
664	664.5.20.7.4	Compressed Air System, EQT029	396 days	Fri 02/07/21	Mon 01/08/22	208 days					
665	665.5.20.7.4.1	Manufacturing and Factory Acceptance Test of Plant	210 days	Fri 02/07/21	Thu 27/01/22	141 days	646	666			
666	666.5.20.7.4.2	Shipping and Delivery of Plant to site	45 days	Sat 18/06/22	Mon 01/08/22	0 days	665,727SS-60 eday	716			
667	667.5.20.7.5	Chemical Storage Tanks, EQT025	225 days	Thu 10/06/21	Thu 20/01/22	403 days					
668	668.5.20.7.5.1	Manufacturing and Factory Acceptance Test of Plant	180 days	Thu 10/06/21	Mon 06/12/21	0 days	648	669			
669	669.5.20.7.5.2	Shipping and Delivery of Plant to site	45 days	Tue 07/12/21	Thu 20/01/22	104 days	668	721			
670	670.5.20.7.6	Chemical Dosing Pumps, EQT026	225 days	Thu 10/06/21	Thu 20/01/22	403 days					
671	671.5.20.7.6.1	Manufacturing and Factory Acceptance Test of Plant	180 days	Thu 10/06/21	Mon 06/12/21	0 days	648	672			
672	672.5.20.7.6.2	Shipping and Delivery of Plant to site	45 days	Tue 07/12/21	Thu 20/01/22	104 days	671	722			
673	673.5.20.7.7	Stoplogs and Penstocks, EQT013	396 days	Fri 02/07/21	Mon 01/08/22	208 days					
674	674.5.20.7.7.1	Manufacturing and Factory Acceptance Test of Plant	240 days	Fri 02/07/21	Sat 26/02/22	111 days	646	675			
675	675.5.20.7.7.2	Shipping and Delivery of Plant to site	45 days	Sat 18/06/22	Mon 01/08/22	0 days	674,727SS-60 eday	714			
676	676.5.20.7.8	Valves, EQT036	285 days	Fri 02/07/21	Tue 12/04/22	499 days					
677	677.5.20.7.8.1	Manufacturing and Factory Acceptance Test of Plant	240 days	Fri 02/07/21	Sat 26/02/22	0 days	646	678			
678	678.5.20.7.8.2	Shipping and Delivery of Plant to site	45 days	Sun 27/02/22	Tue 12/04/22	291 days	677	720			
679	679.5.20.7.9	Lifting Appliances	356 days	Sun 14/03/21	Fri 04/03/22	206 days					
680	680.5.20.7.9.1	Manufacturing and Factory Acceptance Test of Plant	210 days	Sun 14/03/21	Sat 09/10/21	101 days	652	681			
681	681.5.20.7.9.2	Shipping and Delivery of Plant to site	45 days	Wed 19/01/22	Fri 04/03/22	16 days	680,704SS-60 eday	707,730			
682	682.5.20.7.10	LV Switchboards	395 days	Sat 03/07/21	Mon 01/08/22	178 days					
683	683.5.20.7.10.1	BR - Manufacturing of Plant	240 days	Sat 03/07/21	Sun 27/02/22	0 days	526	684			
684	684.5.20.7.10.2	BR - Factory Acceptance Test of Plant (to be witnessed by PM)	90 days	Mon 28/02/22	Sat 28/05/22	0 days	683	685			

Bestwise Project: DE/2018/04 Date: Tue 26/01/21

Task Milestone Project Summary Late Critical Split Manual Progress Milestone (Actual) *
Milestone, Tentative Summary Manual Summary Critical Progress Slack (Float) Slack

ID	ID	WBS	Task Name	Duration between Task Start and Finish	Start	Finish	Float Time	Predecessors	Successors	Resource Names	2021 Half 1, 2021	Half 2, 2021
685	685.5.20.7.10.3		BR - Shipping and Delivery of Plant to site	45 days	Sun 29/05/22	Tue 12/07/22	126 days	684	745		J	M
686	686.5.20.7.10.4		MFS - Manufacturing of Plant	240 days	Sat 03/07/21	Sun 27/02/22	0 days	650	687			
687	687.5.20.7.10.5		MFS - Factory Acceptance Test of Plant (to be witnessed by PM)	90 days	Mon 28/02/22	Sat 28/05/22	20 days	686	688			
688	688.5.20.7.10.6		MFS - Shipping and Delivery of Plant to site	45 days	Sat 18/06/22	Mon 01/08/22	106 days	687,727SS-60	eday746			
689	689.5.20.7.11		HV Switchboards, EQT031	410 days	Fri 18/06/21	Mon 01/08/22	208 days					
690	690.5.20.7.11.1		MFS - Manufacturing of Plant	180 days	Fri 18/06/21	Tue 14/12/21	0 days	651	691			
691	691.5.20.7.11.2		MFS - Factory Acceptance Test of Plant (to be witnessed by PM)	90 days	Wed 15/12/21	Mon 14/03/22	95 days	690	692			
692	692.5.20.7.11.3		MFS - Shipping and Delivery of Plant to site	45 days	Sat 18/06/22	Mon 01/08/22	106 days	691,727SS-60	eday749			
693	693.5.20.7.12		11kV/380V Stepdown Power Transformers, EQT032	285 days	Wed 23/06/21	Sun 03/04/22	553 days					
694	694.5.20.7.12.1		MFS - Manufacturing and Factory Acceptance Test of Plant	240 days	Wed 23/06/21	Thu 17/02/22	0 days	647	695			
695	695.5.20.7.12.2		MFS - Shipping and Delivery of Plant to site	45 days	Fri 18/02/22	Sun 03/04/22	226 days	694	750			
696	696.5.20.7.13		PLC System	285 days	Wed 23/06/21	Sun 03/04/22	298 days					
697	697.5.20.7.13.1		Manufacturing of Plant, PLC for BR2A & B	210 days	Wed 23/06/21	Tue 18/01/22	0 days	524	698			
698	698.5.20.7.13.2		Factory Acceptance Test of Plant, PLC for BR2A & B (To be witnessed by PM)	30 days	Wed 19/01/22	Thu 17/02/22	0 days	697	699			
699	699.5.20.7.13.3		Shipping and Delivery of Plant to site	45 days	Fri 18/02/22	Sun 03/04/22	226 days	698	747			
700	700.5.20.7.13.4		Manufacturing of Plant, PLC for MFB2	210 days	Wed 23/06/21	Tue 18/01/22	0 days	647	701			
701	701.5.20.7.13.5		Factory Acceptance Test of Plant, PLC for MFB2 (To be witnessed by PM)	30 days	Wed 19/01/22	Thu 17/02/22	0 days	700	702			
702	702.5.20.7.13.6		Shipping and Delivery of Plant to site	45 days	Fri 18/02/22	Sun 03/04/22	226 days	701	748			
703	703.5.20.8		Site Installation Work	683 days	Sun 20/03/22	Wed 31/01/22	0 days					
704	704.5.20.8.1		Tentative Civil Handover Date, Portion B-5A, MFB No. 2 below 1st floor level (Rev. 5)	1 day	Sun 20/03/22	Sun 20/03/22	0 days		707,713FS+45 eday:			
705	705.5.20.8.2		Commencement of E&M Installation at MFB No. 2 Lower Part	404 days	Mon 21/03/22	Fri 28/04/23	0 days	704				
706	706.5.20.8.2.1		Provision of Temporary Water Supply, Electricity Supply, Lighting, Welfare facilities etc.,	7 days	Mon 21/03/22	Sun 27/03/22	0 days	704				
707	707.5.20.8.2.2		Installation of Lifting Appliances at MFB No. 2	66 days	Mon 21/03/22	Wed 25/05/22	248 days	704,681				
708	708.5.20.8.2.2.1		B2 EOT Crane LA-04-01 SWL 5t	45 days	Mon 21/03/22	Wed 04/05/22	0 days		710,711,712			
709	709.5.20.8.2.2.2		B2 EOT Crane LA-04-02 SWL 5t	30 days	Mon 21/03/22	Tue 19/04/22	15 days		710,711,712			
710	710.5.20.8.2.2.3		B2 MR LA-04-03 SWL 5t	14 days	Thu 05/05/22	Wed 18/05/22	0 days	708,709	712			
711	711.5.20.8.2.2.4		B1 MR LA-04-04 SWL 3t	14 days	Thu 05/05/22	Wed 18/05/22	0 days	708,709	712			
712	712.5.20.8.2.2.5		T&C, Loading Test for Lifting Appliances	7 days	Thu 19/05/22	Wed 25/05/22	57 days	708,709,710,711	715			
713	713.5.20.8.2.3		Mechanical Installations for E&M Equip. at MFB No. 2 Lower Part	359 days	Thu 05/05/22	Fri 28/04/23	0 days	704FS+45 edays	725SS			
714	714.5.20.8.2.3.1		Installation of penstocks and stoplogs (Penstocks 18nos, Stoplogs 11nos), EQT013	90 days	Tue 02/08/22	Sun 30/10/22	0 days	675	724	ME - E x 4~6 men		
715	715.5.20.8.2.3.2		Installation of hollow fibre membrane modules (x9), EQT023	90 days	Fri 22/07/22	Wed 19/10/22	191 days	657,712		ME - A x 4~6 men		
716	716.5.20.8.2.3.3		Installation of air scour blowers (x3), EQT040	90 days	Tue 02/08/22	Sun 30/10/22	0 days	660,666	720,717,718	ME - B x 4~6 men		
717	717.5.20.8.2.3.4		Installation of permeate pumps (x10), EQT024	90 days	Mon 31/10/22	Sat 28/01/23	0 days	716,663	720	ME - A x 4~6 men		
718	718.5.20.8.2.3.5		Installation of return activated sludge pumps (x5), EQT010	90 days	Mon 31/10/22	Sat 28/01/23	0 days	716	720	ME - B x 4~6 men		
719	719.5.20.8.2.3.6		Installation of membrane tank drain pumps (x2), EQT009	45 days	Thu 05/05/22	Sat 18/06/22	224 days		720	ME - C x 4~6 men		
720	720.5.20.8.2.3.7		Installation of pipework and valves, EQT036	90 days	Sun 29/01/23	Fri 28/04/23	0 days	716,717,718,719,6724FF		ME - C x 4~6 men		
721	721.5.20.8.2.3.8		Installation of chemical storage tank, EQT025	60 days	Thu 05/05/22	Sun 03/07/22	299 days	669		ME - D x 2~4 men		
722	722.5.20.8.2.3.9		Installation of chemical dosing pumps, EQT026	60 days	Thu 05/05/22	Sun 03/07/22	299 days	672		ME - D x 2~4 men		
723	723.5.20.8.2.3.10		Installation of plant service water system	90 days	Thu 05/05/22	Tue 02/08/22	269 days			ME - C x 4~6 men		
724	724.5.20.8.2.3.11		Site Acceptance Tests - mechanical aspects including alignment and levels checks, lea	180 days	Mon 31/10/22	Fri 28/04/23	168 days	714,720FF	760	ME - D x 2~4 men		
725	725.5.20.8.2.4		Electrical Installations for E&M Equip. at MFB No. 2 Lower Part	150 days	Thu 05/05/22	Sat 01/10/22	237 days	713SS				
726	726.5.20.8.2.4.1		Installation of cable trays and cable containments	150 days	Thu 05/05/22	Sat 01/10/22	45 days		751			
727	727.5.20.8.3		Tentative Civil Handover Date, Portion B-5B, MFB No. 2 remaining portion (Rev. 5)	1 day	Wed 17/08/22	Wed 17/08/22	0 days		730,739FS+45 eday:			
728	728.5.20.8.4		Commencement of E&M Installation at MFB No. 2 Upper Part	532 days	Thu 18/08/22	Wed 31/01/22	0 days	727				
729	729.5.20.8.4.1		Provision of Temporary Water Supply, Electricity Supply, Lighting, Welfare facilities etc.,	7 days	Thu 18/08/22	Wed 24/08/22	0 days	727				
730	730.5.20.8.4.2		Installation of Lifting Appliances at MFB No. 2	142 days	Thu 18/08/22	Fri 06/01/23	40 days	727,681				
731	731.5.20.8.4.2.1		GF EOT Crane LA-04-05 SWL 5t	45 days	Thu 18/08/22	Sat 01/10/22	0 days		733,734,738	LA - A x 4~6 men		
732	732.5.20.8.4.2.2		GF Gantry Crane LA-04-06 SWL 6t	45 days	Thu 18/08/22	Sat 01/10/22	0 days		733,734,738	LA - B x 4~6 men		
733	733.5.20.8.4.2.3		1F EOT Crane LA-04-07 SWL 15t	45 days	Sun 02/10/22	Tue 15/11/22	0 days	731,732	735,736,737,738	LA - A x 4~6 men		
734	734.5.20.8.4.2.4		1F EOT Crane LA-04-08 SWL 15t	45 days	Sun 02/10/22	Tue 15/11/22	0 days	731,732	735,736,737,738	LA - B x 4~6 men		
735	735.5.20.8.4.2.5		RF EOT Crane LA-04-09 SWL 2t	45 days	Wed 16/11/22	Fri 30/12/22	0 days	733,734	738	LA - A x 4~6 men		
736	736.5.20.8.4.2.6		RF Retractable MR LA-04-10 SWL 2t	45 days	Wed 16/11/22	Fri 30/12/22	0 days	733,734	738	LA - B x 4~6 men		
737	737.5.20.8.4.2.7		Mobile A-frame LA-04-11 SWL 2t	7 days	Wed 16/11/22	Tue 22/11/22	38 days	733,734	738	LA - C x 4~6 men		
738	738.5.20.8.4.2.8		T&C, Loading Test for Lifting Appliances	7 days	Sat 31/12/22	Fri 06/01/23	0 days	731,732,733,734,7740		LA - A x 4~6 men		
739	739.5.20.8.4.3		Mechanical Installations for E&M Equip. at MFB No. 2 Upper Part	377 days	Sun 02/10/22	Fri 13/10/23	0 days	727FS+45 edays	744SS+45 edays,76			
740	740.5.20.8.4.3.1		Installation of air scour blowers (x3)	100 days	Sat 07/01/23	Sun 16/04/23	0 days	738	741,743	ME - A x 4~6 men		
741	741.5.20.8.4.3.2		Installation of compressed air system (x1)	60 days	Mon 17/04/23	Thu 15/06/23	160 days	740		ME - B x 4~6 men		

Bestwise
Project: DE/2018/04
Date: Tue 26/01/21

Task: Milestone: Project Summary: Late: Critical Split: Manual Progress: Milestone (Actual):
Milestone, Tentative: Summary: Manual Summary: Critical: Progress: Slack (Float): Slack:
★

ID	ID	WBS	Task Name	Duration between Task Start and Finish	Start	Finish	Float Time	Predecessors	Successors	Resource Names	2021 Half 1, 2021	2021 Half 2, 2021
742	742.5.20.8.4.3.3		Installation of instrumentations, EQT035-1	60 days	Sun 02/10/22	Wed 30/11/22	357 days	52		ME - D x 2~4 men	J	M
743	743.5.20.8.4.3.4		Site Acceptance Tests - mechanical aspects including alignment and levels checks, level	180 days	Mon 17/04/23	Fri 13/10/23	40 days	740		ME - D x 2~4 men		
744	744.5.20.8.4.4		Electrical Installations for E&M Equip. at MFB No. 2 Upper Part	300 days	Wed 16/11/22	Mon 11/09/23	32 days	739SS+45 edays	760			
745	745.5.20.8.4.4.1		Installation of LV Switchboards, BR2	90 days	Wed 16/11/22	Mon 13/02/23	0 days	685	752	LV - B x 4~6 men		
746	746.5.20.8.4.4.2		Installation of LV Switchboards, MFB No. 2	90 days	Wed 16/11/22	Mon 13/02/23	0 days	688	752	LV - A x 4~6 men		
747	747.5.20.8.4.4.3		Installation of PLC Panels, BR2	90 days	Wed 16/11/22	Mon 13/02/23	0 days	699	752,756			
748	748.5.20.8.4.4.4		Installation of PLC Panels, MFB No. 2	90 days	Wed 16/11/22	Mon 13/02/23	282 days	702		PLC - B x 1 man		
749	749.5.20.8.4.4.5		Installation of HV Switchboards, MFB No. 2	60 days	Wed 16/11/22	Sat 14/01/23	30 days	692	752	HV - A x 4~6 men		
750	750.5.20.8.4.4.6		Installation of transformer, MFB No. 2, EQT032	45 days	Wed 16/11/22	Fri 30/12/22	327 days	695				
751	751.5.20.8.4.4.7		Installation of cable trays and cable containments	180 days	Wed 16/11/22	Sun 14/05/23	192 days	726				
752	752.5.20.8.4.4.8		Cables laying and terminations	150 days	Tue 14/02/23	Thu 13/07/23	0 days	745,746,747,749	757,754			
753	753.5.20.8.4.4.9		Energisation of LV Switchboards, MFB	1 day	Wed 30/08/23	Wed 30/08/23	84 days			LA - A x 4~6 men		
754	754.5.20.8.4.4.10		Site Acceptance Tests - Electrical aspects including voltage and current tests, equipment	60 days	Fri 14/07/23	Mon 11/09/23	32 days	752	760	LV - A x 4~6 men		
755	755.5.20.8.4.5		SCADA Systems, BR No. 1 & No 2, MFB No. 2	131 days	Fri 14/07/23	Tue 21/11/23	31 days					
756	756.5.20.8.4.5.1		Configuration of PLC System for BR No. 1 & No. 2	30 days	Mon 02/10/23	Tue 31/10/23	0 days	747,583	758	PLC - A x 1 man		
757	757.5.20.8.4.5.2		Configuration of PLC System for MFB No. 2	30 days	Fri 14/07/23	Sat 12/08/23	0 days	752	759			
758	758.5.20.8.4.5.3		Site Acceptance Test for PLC System at BR No. 1 and No. 2	21 days	Wed 01/11/23	Tue 21/11/23	19 days	756	761,587,1262			
759	759.5.20.8.4.5.4		Site Acceptance Test for PLC System at MFB No. 2	21 days	Sun 13/08/23	Sat 02/09/23	99 days	757	761,1262			
760	760.5.20.8.4.6		Site Acceptance Test for E&M Equip at MFB No. 2	30 edays	Fri 13/10/23	Sun 12/11/23	28.63 edays	739,744,754,724	761			
761	761.5.20.8.4.7		System Commissioning for E&M Equip at MFB No. 2	45 days	Mon 11/12/23	Wed 24/01/24	0 days	758,760,770,759,7762				
762	762.5.20.8.4.8		Risk Allowances for Completion of Processing Plant at MFB No. 2	7 edays	Wed 24/01/24	Wed 31/01/24	7.63 edays	761	1258			
763	763.5.20.8.4.9		Building Services Installations for MFB No. 2	330 days	Sun 15/01/23	Sun 10/12/23	12 days	727FS+150 edays,6				
764	764.5.20.8.4.9.1		Mechanical Ventilation and Air Conditioning System, MFB No. 2	120 days	Sun 15/01/23	Sun 14/05/23	90 days		770	MVAC - A x 4~6 men		
765	765.5.20.8.4.9.2		Lighting and Power Distribution System, MFB No. 2	210 days	Sun 15/01/23	Sat 12/08/23	0 days		770	BS - A x 4~6 men		
766	766.5.20.8.4.9.3		Plumbing Installation, MFB No. 2	180 days	Sun 15/01/23	Thu 13/07/23	30 days	1229	1231,770	Pb - B x 4~6 men		
767	767.5.20.8.4.9.4		CCTV Installation (10 indoor + 3 outdoor Cameras), MFB No. 2	90 days	Sun 15/01/23	Fri 14/04/23	120 days	727FS+120 days	770,1261	BS - B x 4~6 men		
768	768.5.20.8.4.9.5		Fire Services Installation, MFB No. 2	120 days	Sun 15/01/23	Sun 14/05/23	90 days		1182,1194,1195,771FS	BS - B x 4~6 men		
769	769.5.20.8.4.9.6		Earthing and Lightning Protection System, MFB No. 2	60 days	Sun 15/01/23	Wed 15/03/23	315 days		761FF	BS - C x 2~4 men		
770	770.5.20.8.4.9.7		Testing and Commissioning of Building Services Installations, MFB No. 2	120 days	Sun 13/08/23	Sun 10/12/23	0 days	764,765,766,767,7761	761	BS - C x 2~4 men		
771	771.5.21		Chemical System No. 1 and No. 2, Portion B-7 & B-7B (PS 6B.2.3)	1351 days	Tue 21/07/20	Mon 01/04/24	0 days					
772	772.5.21.1		Planned Key Date Completion Date - KD1B, Chem Sys No. 1 & 2	0 days	Tue 01/06/21	Tue 01/06/21	0 days	789FF,790FF				
773	773.5.21.2		Planned Sectional Completion Date - Section 1, Chem Sys No. 1 & 2	0 days	Mon 12/07/21	Mon 12/07/21	0 days	791FF,792FF,793FF				
774	774.5.21.3		Planned Sectional Completion Date - Section 2, Chem Sys No. 1 & 2	0 days	Mon 01/04/24	Mon 01/04/24	0 days	820FF				
775	775.5.21.4		Selection of Suppliers for major plant and materials for Chemical Systems	240 days	Thu 01/10/20	Fri 28/05/21	0 days					
776	776.5.21.4.1		Chemical Storage and Dosing - chemical storage tanks, C11, ref. EQT025	240 days	Thu 01/10/20	Fri 28/05/21	0 days					
777	777.5.21.4.1.1		Submission for acceptance of purchasing package	60 days	Thu 01/10/20	Sun 29/11/20	0 days		778			
778	778.5.21.4.1.2		Invitation of quotations for purchasing package	30 days	Mon 30/11/20	Tue 29/12/20	0 days	777	779			
779	779.5.21.4.1.3		Acceptance of conforming quotation	30 days	Wed 30/12/20	Thu 28/01/21	30 days	778	791			
780	780.5.21.4.2		Chemical Storage and Dosing - chemical dosing pumps, C11, ref. EQT027	150 days	Thu 01/10/20	Sat 27/02/21	45 days					
781	781.5.21.4.2.1		Submission for acceptance of purchasing package	60 days	Thu 01/10/20	Sun 29/11/20	0 days		782			
782	782.5.21.4.2.2		Invitation of quotations for purchasing package	60 days	Mon 30/11/20	Thu 28/01/21	0 days	781	783			
783	783.5.21.4.2.3		Acceptance of conforming quotation	30 days	Fri 29/01/21	Sat 27/02/21	0 days	782	791,792,793			
784	784.5.21.4.3		Chemical Storage and Dosing - transfer pumps, C11, ref. EQT026	120 days	Thu 01/10/20	Thu 28/01/21	75 days					
785	785.5.21.4.3.1		Submission for acceptance of purchasing package	60 days	Thu 01/10/20	Sun 29/11/20	0 days		786			
786	786.5.21.4.3.2		Invitation of quotations for purchasing package	30 days	Mon 30/11/20	Tue 29/12/20	0 days	785	787			
787	787.5.21.4.3.3		Acceptance of conforming quotation	30 days	Wed 30/12/20	Thu 28/01/21	30 days	786	791			
788	788.5.21.5		Design Submissions for Chemical System No. 1 and No. 2	324 days	Tue 21/07/20	Thu 10/06/21	33 days					
789	789.5.21.5.1		Electrical schematic drawings for Chemical Systems No. 1 and No. 2	60 days	Tue 21/07/20	Fri 18/09/20	256 days		772FF			
790	790.5.21.5.2		CDS081-5 - Civil and dimensional requirements drawings for Chemical Systems	70 days	Fri 28/08/20	Thu 05/11/20	0 days		772FF			
791	791.5.21.5.3		CDS006 - Detailed Design for Chemical Dosing System	90 edays	Sat 27/02/21	Fri 28/05/21	0.63 edays	779,783,787	797,800,803,773FF			
792	792.5.21.5.4		CDS027 - Detailed Design for Electrical Installations for Chemical System No. 1	90 edays	Sat 27/02/21	Fri 28/05/21	45 edays	783	810,773FF			
793	793.5.21.5.5		CDS028 - Detailed Design for Electrical Installations for Chemical System No. 2	90 edays	Sat 27/02/21	Fri 28/05/21	45 edays	783	810,773FF			
794	794.5.21.5.6		CDS034-5 - Detailed Design for Electrical Installations BS at Chemical Systems	90 edays	Fri 12/03/21	Thu 10/06/21	32.38 edays	133	810,773FF			
795	795.5.21.6		Manufacturing and Delivery of Plant & Materials	296 days	Sat 29/05/21	Sun 20/03/22	417 days					
796	796.5.21.6.1		Chemical Storage Tanks, EQT025	225 days	Sat 29/05/21	Sat 08/01/22	488 days					
797	797.5.21.6.1.1		Manufacturing and Factory Acceptance Test of Plant	180 days	Sat 29/05/21	Wed 24/11/21	0 days	791	798			
798	798.5.21.6.1.2		Shipping and Delivery of Plant to site	45 days	Thu 25/11/21	Sat 08/01/22	73 days	797	809			

Bestwise Project: DE/2018/04 Date: Tue 26/01/21

Task: Milestone (blue diamond), Project Summary (grey bar), Late (red bar), Critical Split (yellow bar), Manual Progress (dotted line), Milestone (Actual) (red star), Milestone, Tentative (blue circle), Summary (black diamond), Manual Summary (grey bar), Critical (red bar), Progress (orange bar), Slack (Float) (blue line), Slack (black line)

ID	WBS	Task Name	Duration between Task Start and Finish	Start	Finish	Float Time	Predecessors	Successors	Resource Names	2021 Half 1, 2021	Half 2, 2021
799	799 5.21.6.2	Chemical Dosing Pumps, EQT027	296 days	Sat 29/05/21	Sun 20/03/22	417 days					
800	800 5.21.6.2.1	Manufacturing and Factory Acceptance Test of Plant	180 days	Sat 29/05/21	Wed 24/11/21	71 days	791	801			
801	801 5.21.6.2.2	Shipping and Delivery of Plant to site	45 days	Fri 04/02/22	Sun 20/03/22	2 days	800,806FF-60 eday	809			
802	802 5.21.6.3	Chemical Transfer Pumps, EQT026	296 days	Sat 29/05/21	Sun 20/03/22	417 days					
803	803 5.21.6.3.1	Manufacturing and Factory Acceptance Test of Plant	180 days	Sat 29/05/21	Wed 24/11/21	71 days	791	804			
804	804 5.21.6.3.2	Shipping and Delivery of Plant to site	45 days	Fri 04/02/22	Sun 20/03/22	2 days	803,806FF-60 eday	809			
805	805 5.21.7	Site Installation Work	307 days	Tue 22/03/22	Mon 23/01/22	415 days					
806	806 5.21.7.1	Tentative Civil Handover Date, Portion B-7 & B-7B (Rev. 5)	1 day	Thu 19/05/22	Thu 19/05/22	0 days		804FF-60 edays,801			
807	807 5.21.7.2	Tentative Civil Handover Date, Chemical Pipe Trench (by others)	1 day	Sun 01/05/22	Sun 01/05/22	33 days		809FF+50 days			
808	808 5.21.7.3	Commencement of E&M Installation at Chemical Dosing System 1 and System 2	307 days	Tue 22/03/22	Mon 23/01/22	415 days					
809	809 5.21.7.3.1	Mechanical Installations for E&M Equip. for Chemical Dosing System	90 edays	Tue 22/03/22	Mon 20/06/22	0 edays	807FF+50 days,804810		ME - D x 2~4 men		
810	810 5.21.7.3.2	Electrical Installations for E&M Equip. for Chemical Dosing System	90 edays	Mon 20/06/22	Sun 18/09/22	0.63 edays	809,792,793,794	811,819			
811	811 5.21.7.3.3	Site Acceptance Test for E&M Equip for Chemical Dosing System	45 days	Mon 19/09/22	Wed 02/11/22	0 days	810	812			
812	812 5.21.7.3.4	System Commissioning for E&M Equip for Chemical Dosing System	45 days	Thu 03/11/22	Sat 17/12/22	0 days	811	813			
813	813 5.21.7.3.5	Risk Allowances for Completion of Processing Plant at Chemical Dosing System	7 edays	Sat 17/12/22	Sat 24/12/22	410.63 edays	812	1258			
814	814 5.21.7.3.6	Building Services Installations at Chemical Dosing System areas	249 days	Fri 20/05/22	Mon 23/01/22	419 days					
815	815 5.21.7.3.6.1	Lighting and Power Distribution System, Chem 1&2	120 days	Fri 20/05/22	Fri 16/09/22	9 days	806	820	BS - B x 4~6 men		
816	816 5.21.7.3.6.2	Fire Services Installation, DG Stores	120 days	Fri 20/05/22	Fri 16/09/22	9 days	806	1194,1195,1185,821	FS - A x 4~6 men		
817	817 5.21.7.3.6.3	Lightning Protection System, Chem 1&2	30 days	Fri 20/05/22	Sat 18/06/22	99 days	806	820			
818	818 5.21.7.3.6.4	Mechanical Ventilation System, Chem 2	14 days	Fri 20/05/22	Thu 02/06/22	115 days	806	820	MVAC - A x 4~6 men		
819	819 5.21.7.3.6.5	Plumbing Installation, Chem 1	7 days	Mon 19/09/22	Sun 25/09/22	0 days	810	820	Pb - A x 4~6 men		
820	820 5.21.7.3.6.6	Testing and Commissioning of Building Services Installations, Chem 1&2	120 days	Mon 26/09/22	Mon 23/01/23	434 days	815,816,819,818,877	4FF	BS - C x 2~4 men		
821	821 5.22	Temporary Chemical Dosing System, Portion B7 & B-7B (PS 6B.2.3)	1344 days	Tue 28/07/20	Mon 01/04/24	0 days					
822	822 5.22.1	Planned Key Date Completion Date - KD1B, Temp. Chem Dosing Sys	0 days	Tue 01/06/21	Tue 01/06/21	0 days	839FF,840FF				KD1B, Chemical @ 01/06
823	823 5.22.2	Planned Sectional Completion Date - Section 1, Temp. Chem Dosing Sys	0 days	Mon 12/07/21	Mon 12/07/21	0 days	841FF				@ 12/07
824	824 5.22.3	Planned Sectional Completion Date - Section 2, Temp. Chem Dosing Sys	0 days	Mon 01/04/24	Mon 01/04/24	0 days					
825	825 5.22.4	Selection of Suppliers for major plant and materials for Temp. Chemical Dosing System	150 days	Thu 01/10/20	Sat 27/02/21	668 days					
826	826 5.22.4.1	Chemical Storage and Dosing - chemical storage tanks, C11, ref. EQT025	120 days	Thu 01/10/20	Thu 28/01/21	75 days					
827	827 5.22.4.1.1	Submission for acceptance of purchasing package	60 days	Thu 01/10/20	Sun 29/11/20	0 days		828			
828	828 5.22.4.1.2	Invitation of quotations for purchasing package	30 days	Mon 30/11/20	Tue 29/12/20	0 days	827	829			
829	829 5.22.4.1.3	Acceptance of conforming quotation	30 days	Wed 30/12/20	Thu 28/01/21	0 days	828	841,844			
830	830 5.22.4.2	Chemical Storage and Dosing - chemical dosing pumps, C11, ref. EQT027	150 days	Thu 01/10/20	Sat 27/02/21	668 days					
831	831 5.22.4.2.1	Submission for acceptance of purchasing package	60 days	Thu 01/10/20	Sun 29/11/20	0 days		832			
832	832 5.22.4.2.2	Invitation of quotations for purchasing package	60 days	Mon 30/11/20	Thu 28/01/21	0 days	831	833			
833	833 5.22.4.2.3	Acceptance of conforming quotation	30 days	Fri 29/01/21	Sat 27/02/21	0 days	832	847			
834	834 5.22.4.3	Chemical Storage and Dosing - transfer pumps, C11, ref. EQT026	120 days	Thu 01/10/20	Thu 28/01/21	698 days					
835	835 5.22.4.3.1	Submission for acceptance of purchasing package	60 days	Thu 01/10/20	Sun 29/11/20	0 days		836			
836	836 5.22.4.3.2	Invitation of quotations for purchasing package	30 days	Mon 30/11/20	Tue 29/12/20	0 days	835	837			
837	837 5.22.4.3.3	Acceptance of conforming quotation	30 days	Wed 30/12/20	Thu 28/01/21	0 days	836	850			
838	838 5.22.5	Design Submissions for Temporary Chemical Dosing System	275 days	Tue 28/07/20	Wed 28/04/21	75 days					
839	839 5.22.5.1	Electrical schematic drawings for Temporary Chemical Dosing System	60 days	Tue 28/07/20	Fri 25/09/20	249 days		822FF			
840	840 5.22.5.2	CDS081-6 - Civil and dimensional requirements drawings for Temporary Chemical Dosing S	70 days	Fri 28/08/20	Thu 05/11/20	208 days		822FF			
841	841 5.22.5.3	CDS029 - Detailed Design for Electrical Installations for Temporary Chemical System	90 edays	Thu 28/01/21	Wed 28/04/21	75 edays	829	857,823FF			
842	842 5.22.6	Manufacturing and Delivery of Plant & Materials	416 days	Fri 29/01/21	Sun 20/03/22	507 days					
843	843 5.22.6.1	Chemical Storage Tanks, EQT025	416 days	Fri 29/01/21	Sun 20/03/22	507 days					
844	844 5.22.6.1.1	Manufacturing and Factory Acceptance Test of Plant	180 days	Fri 29/01/21	Tue 27/07/21	191 days	829	845			
845	845 5.22.6.1.2	Shipping and Delivery of Plant to site	45 days	Fri 04/02/22	Sun 20/03/22	20 days	844,853FF-60 eday	856			
846	846 5.22.6.2	Chemical Dosing Pumps, EQT027	386 days	Sun 28/02/21	Sun 20/03/22	507 days					
847	847 5.22.6.2.1	Manufacturing and Factory Acceptance Test of Plant	180 days	Sun 28/02/21	Thu 26/08/21	161 days	833	848			
848	848 5.22.6.2.2	Shipping and Delivery of Plant to site	45 days	Fri 04/02/22	Sun 20/03/22	20 days	847,853FF-60 eday	856			
849	849 5.22.6.3	Chemical Transfer Pumps, EQT026	416 days	Fri 29/01/21	Sun 20/03/22	507 days					
850	850 5.22.6.3.1	Manufacturing and Factory Acceptance Test of Plant	180 days	Fri 29/01/21	Tue 27/07/21	191 days	837	851			
851	851 5.22.6.3.2	Shipping and Delivery of Plant to site	45 days	Fri 04/02/22	Sun 20/03/22	20 days	850,853FF-60 eday	856			
852	852 5.22.7	Site Installation Work	361 days	Sat 09/04/22	Wed 05/04/22	313 days					
853	853 5.22.7.1	Tentative Civil Handover Date, Temporary Chemical Dosing (Rev. 5)	1 day	Thu 19/05/22	Thu 19/05/22	0 days		845FF-60 edays,848			
854	854 5.22.7.2	Tentative Civil Handover Date, Chemical Pipe Trench (by others)	1 day	Sun 01/05/22	Sun 01/05/22	51 days		856FF+50 days			
855	855 5.22.7.3	Commencement of E&M Installation at Temporary Chemical Dosing System	361 days	Sat 09/04/22	Wed 05/04/22	313 days					

Bestwise Project: DE/2018/04 Date: Tue 26/01/21

Task Milestone Project Summary Late Critical Split Manual Progress Milestone (Actual) *
Milestone, Tentative Summary Manual Summary Critical Progress Slack (Float) Slack

ID	WBS	Task Name	Duration between Task Start and Finish	Start	Finish	Float Time	Predecessors	Successors	Resource Names	2021 Half 1, 2021	2021 Half 2, 2021
856	856.5.22.7.3.1	Mechanical Installations for E&M Equip. for Chemical Dosing System	90 edays	Sat 09/04/22	Fri 08/07/22	0 edays	854FF+50 days,121857SS+30 edays,854	855	ME - D x 2~4 men		
857	857.5.22.7.3.2	Electrical Installations for E&M Equip. for Chemical Dosing System	90 edays	Mon 09/05/22	Sun 07/08/22	0 edays	856SS+30 edays,84	858			
858	858.5.22.7.3.3	Site Acceptance Test for E&M Equip for Chemical Dosing System	30 edays	Sun 07/08/22	Tue 06/09/22	174 edays	856,857	859			
859	859.5.22.7.3.4	System Commissioning for E&M Equip for Chemical Dosing System	30 edays	Mon 27/02/23	Wed 29/03/23	0 edays	858,866FF	860			
860	860.5.22.7.3.5	Risk Allowances for Completion of Processing Plant at Chemical Dosing System	7 edays	Wed 29/03/23	Wed 05/04/23	308.63 edays	859	1258			
861	861.5.22.7.3.6	Building Services Installations at Temp. Chemical Dosing System areas	314 days	Fri 20/05/22	Wed 29/03/23	313 days					
862	862.5.22.7.3.6.1	Lighting and Power Distribution System, Temp. Chem	90 days	Fri 20/05/22	Wed 17/08/22	0 days	853	866,863	BS - A x 4~6 men		
863	863.5.22.7.3.6.2	Fire Services Installation, DG Stores, Temp. Chem	90 days	Thu 18/08/22	Tue 15/11/22	0 days	862	1194,1195,866,864	FS - A x 4~6 men		
864	864.5.22.7.3.6.3	Lightning Protection System, Temp. Chem	30 days	Wed 16/11/22	Thu 15/12/22	0 days	863	865			
865	865.5.22.7.3.6.4	Mechanical Ventilation System, Temp. Chem	14 days	Fri 16/12/22	Thu 29/12/22	0 days	864	866	MVAC - A x 4~6 men		
866	866.5.22.7.3.6.5	Testing and Commissioning of Building Services Installations, Temp. Chem	90 days	Fri 30/12/22	Wed 29/03/23	0 days	862,863,865	859FF	BS - C x 2~4 men		
867	867.5.23	Emergency Generator House, Portion B7 & B-7B (PS 6B.6.6)	1279 days	Thu 01/10/20	Mon 01/04/24	0 days					
868	868.5.23.1	Planned Key Date Completion Date - KD1B, Emergency Generator House	0 days	Tue 01/06/21	Tue 01/06/21	0 days	872FF				
869	869.5.23.2	Planned Sectional Completion Date - Section 1, Emergency Generator House	0 days	Mon 12/07/21	Mon 12/07/21	0 days	873FF,874FF				
870	870.5.23.3	Planned Sectional Completion Date - Section 2, Emergency Generator House	0 days	Mon 01/04/24	Mon 01/04/24	0 days	887FF				
871	871.5.23.4	Design Submissions for Emergency Generator Set	252 days	Thu 01/10/20	Thu 10/06/21	33 days					
872	872.5.23.4.1	CDS081-10 - Civil and dimensional requirements drawings for Emergency Generator House	90 days	Fri 01/01/21	Wed 31/03/21	62 days		868FF			
873	873.5.23.4.2	CDS061 - Detailed Design for Emergency Generator Set	150 edays	Thu 01/10/20	Sun 28/02/21	134.38 edays		869FF			
874	874.5.23.4.3	CDS034-6 - Detailed Design for Electrical Installations BS at Emergency Generator House, F	90 edays	Fri 12/03/21	Thu 10/06/21	0 edays	133	876,881,869FF			
875	875.5.23.5	Manufacturing and Delivery of Plant & Materials	285 days	Thu 10/06/21	Mon 21/03/24	616 days					
876	876.5.23.5.1	Manufacturing and Factory Acceptance Test of Plant	240 days	Thu 10/06/21	Fri 04/02/22	0 days	874	877			
877	877.5.23.5.2	Shipping and Delivery of Plant to Site	45 days	Sat 05/02/22	Mon 21/03/22	589 days	876,879FF-60 edays	882			
878	878.5.23.6	Site Installation Work	1000 days	Thu 10/06/21	Tue 05/03/24	27 days					
879	879.5.23.6.1	Tentative Civil Handover Date, Emergency Generator House (Rev. 5)	1 day	Thu 19/05/22	Thu 19/05/22	1 day		856FF+50 days,877F			
880	880.5.23.6.2	Commencement of E&M Installation at Emergency Generator House	1000 days	Thu 10/06/21	Tue 05/03/24	27 days					
881	881.5.23.6.2.1	Application for EPD's Approval for Installation of Diesel Engine Generator	21 days	Thu 10/06/21	Wed 30/06/21	853 days	874	882			
882	882.5.23.6.2.2	Installation and SAT of Emergency Power Generator and associated work, GH	60 days	Wed 01/11/23	Sat 30/12/23	0 days	881,877	884	GS - A x 4 men		
883	883.5.23.6.2.3	Building Services Installation at Emergency Generator House	66 days	Sun 31/12/23	Tue 05/03/24	27 days					
884	884.5.23.6.2.3.1	Fire Services Installation, GH	30 days	Sun 31/12/23	Mon 29/01/24	0 days	882	885	FS - A x 4~6 men		
885	885.5.23.6.2.3.2	Mechanical Ventilation System, GH	14 days	Tue 30/01/24	Mon 12/02/24	0 days	884	886	MVAC - A x 4~6 men		
886	886.5.23.6.2.3.3	Lightning Protection System, GH	15 days	Tue 13/02/24	Tue 27/02/24	0 days	885	887			
887	887.5.23.6.2.3.4	Testing and Commissioning of Building Services Installation, GH	7 days	Wed 28/02/24	Tue 05/03/24	27 days	886	870FF	BS - A x 4~6 men		
888	888.5.24	Deodorization System, DOU 1, Portion B7 & B-7B (PS 6B.2.6)	1583 days	Mon 02/12/19	Mon 01/04/24	0 days					
889	889.5.24.1	Planned Key Date Completion Date - KD1B, DOU 1	0 days	Tue 01/06/21	Tue 01/06/21	0 days	902FF,903FF				
890	890.5.24.2	Planned Sectional Completion Date - Section 1, DOU 1	0 days	Mon 12/07/21	Mon 12/07/21	0 days	904FF				
891	891.5.24.3	Planned Sectional Completion Date - Section 2, DOU 1	0 days	Mon 01/04/24	Mon 01/04/24	0 days					
892	892.5.24.4	Selection of Plant and Materials	485 days	Mon 02/12/19	Tue 30/03/21	4 days					
893	893.5.24.4.1	DOU - biotrickling filter (DOU No. 1), C11, ref. EQT001	194 days	Mon 02/12/19	Fri 12/06/20	0 days					
894	894.5.24.4.1.1	Submission for acceptance of purchasing package	120 days	Mon 02/12/19	Mon 30/03/20	0 days		895			
895	895.5.24.4.1.2	Invitation of quotations for purchasing package	60 days	Tue 31/03/20	Fri 29/05/20	0 days	894	896			
896	896.5.24.4.1.3	Acceptance of conforming quotation (Completed)	14 days	Sat 30/05/20	Fri 12/06/20	0 days	895	904			
897	897.5.24.4.2	DOU - FRP air ductwork, C11, EQT047	120 days	Tue 01/12/20	Tue 30/03/21	4 days					
898	898.5.24.4.2.1	Submission for acceptance of purchasing package	60 days	Tue 01/12/20	Fri 29/01/21	0 days		899			
899	899.5.24.4.2.2	Invitation of quotations for purchasing package	30 days	Sat 30/01/21	Sun 28/02/21	0 days	898	900			
900	900.5.24.4.2.3	Acceptance of conforming quotation	30 days	Mon 01/03/21	Tue 30/03/21	0 days	899	904			
901	901.5.24.5	Design Submissions for DOU No. 1	359 days	Wed 15/07/20	Thu 08/07/21	4 days					
902	902.5.24.5.1	Electrical schematic drawings for Deodorisation Systems	90 days	Wed 15/07/20	Mon 12/10/20	232 days		889FF			
903	903.5.24.5.2	CDS081-7 - Civil and dimensional requirements drawings for DOU No. 1	70 days	Fri 28/08/20	Thu 05/11/20	208 days		889FF			
904	904.5.24.5.3	CDS007-1 - Detailed Design for Deodorisation System, DOU No. 1	100 edays	Tue 30/03/21	Thu 08/07/21	0.63 edays	896,900	907,910,890FF			
905	905.5.24.6	Manufacturing and Delivery of Plant & Materials	299 days	Fri 09/07/21	Tue 03/05/22	479 days					
906	906.5.24.6.1	DOU 1	299 days	Fri 09/07/21	Tue 03/05/22	479 days					
907	907.5.24.6.1.1	Manufacturing and Factory Acceptance Test of Plant	240 days	Fri 09/07/21	Sat 05/03/22	14 days	904	908			
908	908.5.24.6.1.2	Shipping and Delivery of Plant to site	45 days	Sun 20/03/22	Tue 03/05/22	45 days	907,913SS-60 edays	916			
909	909.5.24.6.2	FRP Air Ductwork	299 days	Fri 09/07/21	Tue 03/05/22	479 days					
910	910.5.24.6.2.1	Manufacturing and Factory Acceptance Test of Plant	200 days	Fri 09/07/21	Mon 24/01/22	54 days	904	911			
911	911.5.24.6.2.2	Shipping and Delivery of Plant to Site	45 days	Sun 20/03/22	Tue 03/05/22	45 days	910,913SS-60 edays	916			
912	912.5.24.7	Site Installation Work	201 days	Thu 19/05/22	Mon 05/12/23	434 days					

Bestwise Project: DE/2018/04 Date: Tue 26/01/21

Task Milestone Summary Project Summary Late Critical Critical Split Manual Progress Milestone (Actual) Milestone, Tentative Summary Manual Summary Critical Progress Slack (Float) Slack

ID	ID	WBS	Task Name	Duration between Task Start and Finish	Start	Finish	Float Time	Predecessors	Successors	Resource Names	2021 Half 1, 2021	2021 Half 2, 2021
913		913.5.24.7.1	Tentative Civil Handover, DOU 1 (Rev. 5)	1 day	Thu 19/05/22	Thu 19/05/22	0 days		916FF+45 days,908		J	M
914		914.5.24.7.2	Tentative Civil Handover Date, underground air pipework for DOU 1 (by others)	1 day	Mon 01/08/22	Mon 01/08/22	30 days		916FF+45 days			J
915		915.5.24.7.3	Commencement of E&M Installation at DOU 1	171 days	Fri 17/06/22	Mon 05/12/22	434 days					
916		916.5.24.7.3.1	Mechanical Installations for DOU 1	90 edays	Fri 17/06/22	Thu 15/09/22	0 edays	914FF+45 days,917	917SS+30 edays,918	ME - F x 4~6 men		
917		917.5.24.7.3.2	Electrical Installations for DOU 1	90 edays	Sun 17/07/22	Sat 15/10/22	0 edays	916SS+30 edays	918			
918		918.5.24.7.3.3	Site Acceptance Test for DOU1	30 edays	Sat 15/10/22	Mon 14/11/22	0 edays	916,917	919			
919		919.5.24.7.3.4	System Commissioning for DOU 1	21 edays	Mon 14/11/22	Mon 05/12/22	429.63 edays	918	1258			
920		920.5.25	Deodorization System, DOU 2A, Portion B-4 (PS 6B.2.6)	1583 days	Mon 02/12/19	Mon 01/04/24	0 days					
921		921.5.25.1	Planned Key Date Completion Date - KD1B, DOU 2A	0 days	Tue 01/06/21	Tue 01/06/21	0 days					KD1B, DOU 2 @ 01/06
922		922.5.25.2	Planned Sectional Completion Date - Section 1, DOU 2A	0 days	Mon 12/07/21	Mon 12/07/21	0 days	930FF				@ 12/07
923		923.5.25.3	Planned Sectional Completion Date - Section 2, DOU 2A	0 days	Mon 01/04/24	Mon 01/04/24	0 days					
924		924.5.25.4	Selection of Plant and Materials	194 days	Mon 02/12/19	Fri 12/06/20	0 days					
925		925.5.25.4.1	DOU - activated carbon filter (DOU No. 2A, No. 3A, No. 3B), C11, ref. EQT028	194 days	Mon 02/12/19	Fri 12/06/20	0 days					
926		926.5.25.4.1.1	Submission for acceptance of purchasing package	120 days	Mon 02/12/19	Mon 30/03/20	0 days		927			
927		927.5.25.4.1.2	Invitation of quotations for purchasing package	60 days	Tue 31/03/20	Fri 29/05/20	0 days	926	928			
928		928.5.25.4.1.3	Acceptance of conforming quotation (Completed)	14 days	Sat 30/05/20	Fri 12/06/20	0 days	927	930,951,972			
929		929.5.25.5	Design Submissions for DOU No. 2A	200 days	Tue 01/09/20	Sat 20/03/21	115 days					
930		930.5.25.5.1	CDS007-2 - Detailed Design for Deodorisation System, DOU No. 2A	200 edays	Tue 01/09/20	Sat 20/03/21	0 edays	928	933,936,922FF			
931		931.5.25.6	Manufacturing and Delivery of Plant & Materials	345 days	Sat 20/03/21	Sun 27/02/22	484 days					
932		932.5.25.6.1	DOU 2A	345 days	Sat 20/03/21	Sun 27/02/22	484 days					
933		933.5.25.6.1.1	Manufacturing and Factory Acceptance Test of Plant	300 days	Sat 20/03/21	Thu 13/01/22	0 days	930	934			
934		934.5.25.6.1.2	Shipping and Delivery of Plant to site	45 days	Fri 14/01/22	Sun 27/02/22	361 days	933	941			
935		935.5.25.6.2	FRP Air Ductwork	345 days	Sat 20/03/21	Sun 27/02/22	484 days					
936		936.5.25.6.2.1	Manufacturing and Factory Acceptance Test of Plant	300 days	Sat 20/03/21	Thu 13/01/22	0 days	930	937			
937		937.5.25.6.2.2	Shipping and Delivery of Plant to site	45 days	Fri 14/01/22	Sun 27/02/22	361 days	936	941			
938		938.5.25.7	Tentative Civil Handover, DOU 2A (Rev. 5)	1 day	Thu 23/02/23	Thu 23/02/23	0 days					
939		939.5.25.8	Site Installation Work	231 days	Thu 23/02/23	Thu 12/10/23	123 days					
940		940.5.25.8.1	Commencement of E&M Installation at DOU 2A	231 days	Thu 23/02/23	Thu 12/10/23	123 days	560				
941		941.5.25.8.1.1	Mechanical Installations for DOU 2A	90 edays	Thu 23/02/23	Wed 24/05/23	0 edays	934,937	942	ME - F x 4~6 men		
942		942.5.25.8.1.2	Electrical Installations for DOU 2A	90 edays	Wed 24/05/23	Tue 22/08/23	0 edays	941	943			
943		943.5.25.8.1.3	Site Acceptance Test for E&M Equip for DOU 2A	30 edays	Tue 22/08/23	Thu 21/09/23	0 edays	962,963,942	944			
944		944.5.25.8.1.4	System Commissioning Test for DOU 2A	21 edays	Thu 21/09/23	Thu 12/10/23	118.63 edays	943	1258			
945		945.5.26	Deodorization System, DOU 3A, Portion B7 & B-7B (PS 6B.2.6)	1313 days	Fri 28/08/20	Mon 01/04/24	0 days					
946		946.5.26.1	Planned Key Date Completion Date - KD1B, DOU 3A	0 days	Tue 01/06/21	Tue 01/06/21	0 days	950FF				KD1B, DOU 3A @ 01/06
947		947.5.26.2	Planned Sectional Completion Date - Section 1, DOU 3A	0 days	Mon 12/07/21	Mon 12/07/21	0 days	951FF				@ 12/07
948		948.5.26.3	Planned Sectional Completion Date - Section 2, DOU 3A	0 days	Mon 01/04/24	Mon 01/04/24	0 days					
949		949.5.26.4	Design Submissions for DOU No. 3A	234 days	Fri 28/08/20	Mon 19/04/21	85 days					
950		950.5.26.4.1	CDS081-8 - Civil and dimensional requirements drawings for DOU No. 3A	200 days	Fri 28/08/20	Mon 15/03/21	78 days		946FF			
951		951.5.26.4.2	CDS007-3 - Detailed Design for Deodorisation System, DOU No. 3A	200 edays	Thu 01/10/20	Mon 19/04/21	0 edays	928	954,957,947FF			
952		952.5.26.5	Manufacturing and Delivery of Plant & Materials	225 days	Mon 19/04/21	Tue 30/11/21	634 days					
953		953.5.26.5.1	DOU 3A	225 days	Mon 19/04/21	Tue 30/11/21	634 days					
954		954.5.26.5.1.1	Manufacturing and Factory Acceptance Test of Plant	180 edays	Mon 19/04/21	Sat 16/10/21	0 edays	951	955			
955		955.5.26.5.1.2	Shipping and Delivery of Plant to Site	45 edays	Sat 16/10/21	Tue 30/11/21	0 edays	954	962			
956		956.5.26.5.2	FRP Air Ductwork	225 days	Mon 19/04/21	Tue 30/11/21	634 days					
957		957.5.26.5.2.1	Manufacturing and Factory Acceptance Test of Plant	180 edays	Mon 19/04/21	Sat 16/10/21	0 edays	951	958			
958		958.5.26.5.2.2	Shipping and Delivery of Plant to Site	45 edays	Sat 16/10/21	Tue 30/11/21	0 edays	957	962			
959		959.5.26.6	Tentative Civil Handover, DOU 3A (Rev. 5)	1 day	Thu 19/05/22	Thu 19/05/22	0 days					
960		960.5.26.7	Site Installation Work	171 days	Tue 30/11/21	Fri 20/05/22	634 days					
961		961.5.26.7.1	Commencement of E&M Installation at DOU 3A	171 days	Tue 30/11/21	Fri 20/05/22	634 days					
962		962.5.26.7.1.1	Mechanical Installations for DOU 3A	120 edays	Tue 30/11/21	Wed 30/03/22	0 edays	958,955	963SS+30 edays,964	ME - F x 4~6 men		
963		963.5.26.7.1.2	Electrical Installations for DOU 3A	90 edays	Thu 30/12/21	Wed 30/03/22	0 edays	962SS+30 edays	964,943			
964		964.5.26.7.1.3	Site Acceptance Test for E&M Equip for DOU 3A	30 edays	Wed 30/03/22	Fri 29/04/22	0 edays	962,963	965			
965		965.5.26.7.1.4	System Commissioning Test for DOU 3A	21 edays	Fri 29/04/22	Fri 20/05/22	629 edays	964	1258			
966		966.5.27	Deodorization System, DOU 3B, Portion B-5B (PS 6B.2.6)	1265 days	Thu 15/10/20	Mon 01/04/24	0 days					
967		967.5.27.1	Tentative Civil Handover Date, underground air pipework for DOU 3B (by others) (Rev. 5)	1 day	Wed 17/08/22	Wed 17/08/22	0 days		982FF+30 days,976			
968		968.5.27.2	Planned Key Date Completion Date - KD1B, DOU 3B	0 days	Tue 01/06/21	Tue 01/06/21	0 days					KD1B, DOU 3B @ 01/06
969		969.5.27.3	Planned Sectional Completion Date - Section 1, DOU 3B	0 days	Mon 12/07/21	Mon 12/07/21	0 days	972FF				@ 12/07

Bestwise Project: DE/2018/04 Date: Tue 26/01/21

Task Milestone Summary Project Summary Manual Summary Late Critical Progress Slack (Float) Milestone (Actual) Star

ID	WBS	Task Name	Duration between Task Start and Finish	Start	Finish	Float Time	Predecessors	Successors	Resource Names	2021 Half 1, 2021	2021 Half 2, 2021
970	970.5.27.4	Planned Sectional Completion Date - Section 2, DOU 3B	0 days	Mon 01/04/24	Mon 01/04/24	0 days				J	M
971	971.5.27.5	Design Submissions for DOU No. 3B	200 days	Thu 15/10/20	Mon 03/05/21	71 days					
972	972.5.27.5.1	CDS007-4 - Detailed Design for Deodorisation System, DOU No. 3B	200 edays	Thu 15/10/20	Mon 03/05/21	0 edays	928	975,978,969FF			
973	973.5.27.6	Manufacturing and Delivery of Plant & Materials	471 days	Mon 03/05/21	Wed 17/08/21	374 days					
974	974.5.27.6.1	DOU 3B	471 days	Mon 03/05/21	Wed 17/08/21	374 days					
975	975.5.27.6.1.1	Manufacturing and Factory Acceptance Test of Plant	180 edays	Mon 03/05/21	Sat 30/10/21	231 edays	972	976			
976	976.5.27.6.1.2	Shipping and Delivery of Plant to Site	60 edays	Sat 18/06/22	Wed 17/08/22	0 edays	975,967SS-60 eday	982			
977	977.5.27.6.2	FRP Air Ductwork	456 days	Mon 03/05/21	Tue 02/08/22	389 days					
978	978.5.27.6.2.1	Manufacturing and Factory Acceptance Test of Plant	180 edays	Mon 03/05/21	Sat 30/10/21	231 edays	972	979			
979	979.5.27.6.2.2	Shipping and Delivery of Plant to Site	45 edays	Sat 18/06/22	Tue 02/08/22	15 edays	978,967SS-60 eday	982			
980	980.5.27.7	Site Installation Work	171 days	Wed 17/08/22	Sat 04/02/23	374 days					
981	981.5.27.7.1	Commencement of E&M Installation at DOU 3B	171 days	Wed 17/08/22	Sat 04/02/23	374 days					
982	982.5.27.7.1.1	Mechanical Installations for DOU 3B	120 edays	Wed 17/08/22	Thu 15/12/22	0 edays	967FF+30 days,976	983SS+30 edays,984	ME - F x 4~6 men		
983	983.5.27.7.1.2	Electrical Installations for DOU 3B	90 edays	Fri 16/09/22	Thu 15/12/22	0 edays	982SS+30 edays	984			
984	984.5.27.7.1.3	Site Acceptance Test for E&M Equip for DOU 3B	30 edays	Thu 15/12/22	Sat 14/01/23	0 edays	982,983	985			
985	985.5.27.7.1.4	System Commissioning Test for DOU 3B	21 edays	Sat 14/01/23	Sat 04/02/23	369 edays	984	1258			
986	986.5.28	Flowmeter and Valve Chambers, Portion B7 & B-7B (PS 6B.2.13)	1278 days	Sun 01/11/20	Wed 01/05/24	0 days					
987	987.5.28.1	Planned Key Date Completion Date - KD1B, Chambers	0 days	Tue 01/06/21	Tue 01/06/21	0 days	992FF				
988	988.5.28.2	Planned Sectional Completion Date - Section 1, Chambers	0 days	Mon 12/07/21	Mon 12/07/21	0 days	993FF				
989	989.5.28.3	Planned Sectional Completion Date - Section 2, Chambers	0 days	Mon 01/04/24	Mon 01/04/24	0 days					
990	990.5.28.4	Planned Sectional Completion Date - Section 4, Chambers	0 days	Wed 01/05/24	Wed 01/05/24	0 days					
991	991.5.28.5	Design Submissions for Valve and Flowmeter Chambers	210 days	Sun 01/11/20	Sat 29/05/21	44 days					
992	992.5.28.5.1	CDS081-9 - Civil and dimensional requirements drawings for Valve and Flowmeter Chambe	90 days	Mon 01/03/21	Sat 29/05/21	3 days		987FF			
993	993.5.28.5.2	CDS018 - Detailed Design for Flowmeter and Valve Chambers	90 edays	Sun 01/11/20	Sat 30/01/21	0 edays		995,988FF			
994	994.5.28.6	Manufacturing and Delivery of Plant & Materials	225 days	Sat 30/01/21	Sat 11/09/21	734 days					
995	995.5.28.6.1	Manufacturing and Factory Acceptance Test of Plant	180 days	Sat 30/01/21	Wed 28/07/21	0 days	993	996			
996	996.5.28.6.2	Shipping and Delivery of Plant to Site	45 days	Thu 29/07/21	Sat 11/09/21	0 days	995	1000			
997	997.5.28.7	Tentative Civil Handover, Chambers (Rev. 5)	1 day	Thu 19/05/22	Thu 19/05/22	0 days					
998	998.5.28.8	Site Installation Work	150 days	Sun 12/09/21	Tue 08/02/22	734 days					
999	999.5.28.8.1	Commencement of Valves and Flowmeters Installation at Chambers	150 days	Sun 12/09/21	Tue 08/02/22	734 days					
1000	1000.5.28.8.1.1	Installation of valves and flowmeters	90 days	Sun 12/09/21	Fri 10/12/21	0 days	996	1001	ME - C x 4~6 men		
1001	1001.5.28.8.1.2	cables laying and terminations	60 days	Sat 11/12/21	Tue 08/02/22	729 days	1000	1258	EE - A x 4~6 men		
1002	1002.5.29	Underground Pipework, Modification and Connection Works, Portion B-9B (PS 6B.2.22)	1161 days	Mon 01/03/21	Sat 04/05/24	0 days					
1003	1003.5.29.1	Planned Key Date Completion Date - KD1B, UU	0 days	Tue 01/06/21	Tue 01/06/21	0 days	1007FF				
1004	1004.5.29.2	Planned Sectional Completion Date - Section 1, Underground Pipework	0 days	Mon 12/07/21	Mon 12/07/21	0 days	1008FF				
1005	1005.5.29.3	Planned Sectional Completion Date - Section 4, Underground Pipework	0 days	Wed 01/05/24	Wed 01/05/24	0 days	1018FF				
1006	1006.5.29.4	Design Submissions	90 days	Mon 01/03/21	Sun 30/05/21	3 days					
1007	1007.5.29.4.1	CDS015 - Detailed Design for Underground Pipework Modification and Connection with th	90 edays	Mon 01/03/21	Sun 30/05/21	2.38 edays		1003FF			
1008	1008.5.29.4.2	CDS016 - Detailed Design for Temporary Pumping System for maintaining the existing bior	50 edays	Mon 01/03/21	Tue 20/04/21	0 edays		1010,1004FF			
1009	1009.5.29.5	Manufacturing and Delivery of Plant & Materials	1079 days	Tue 20/04/21	Tue 02/04/24	16 days					
1010	1010.5.29.5.1	Manufacturing and Factory Acceptance Test of Plant	180 days	Tue 20/04/21	Sat 16/10/21	854 days	1008	1011			
1011	1011.5.29.5.2	Shipping and Delivery of Plant to Site	45 days	Sun 18/02/24	Tue 02/04/24	16 days	1010,1012SS-60 ec	1016			
1012	1012.5.29.6	Tentative Civil Handover, Road (Rev. 5)	1 day	Thu 18/04/24	Thu 18/04/24	0 days		1011SS-60 edays,10			
1013	1013.5.29.7	Site Installation	16 days	Fri 19/04/24	Sat 04/05/24	0 days					
1014	1014.5.29.7.1	Commencement of underground pipework modification and connection works	16 days	Fri 19/04/24	Sat 04/05/24	0 days					
1015	1015.5.29.7.1.1	Temporary Flow Diversion and Road Excavation Work	3 days	Fri 19/04/24	Sun 21/04/24	0 days	1012	1016			
1016	1016.5.29.7.1.2	Pipe Laying and connection works	7 days	Mon 22/04/24	Sun 28/04/24	0 days	1015,1011	1017			
1017	1017.5.29.7.1.3	Pressure Tests	3 days	Mon 29/04/24	Wed 01/05/24	0 days	1016	1018			
1018	1018.5.29.7.1.4	Make Good	3 days	Thu 02/05/24	Sat 04/05/24	0 days	1017	1005FF			
1019	1019.5.30	Temporary Filtrate Lifting Well and Eq. Tank, Portion B-3B (PS 6B.2.16)	450 days	Mon 02/03/20	Tue 25/05/21	99 days					
1020	1020.5.30.1	Selection of Suppliers for major plant and materials and Civil Subcontractor for Temporary	196 days	Mon 02/03/20	Sun 13/09/20	0 days					
1021	1021.5.30.1.1	Mis - filtrate lift pumps and filtrate transfer pumps, C11, ref. EQT011	73 days	Mon 02/03/20	Wed 13/05/20	0 days					
1022	1022.5.30.1.1.1	Submission for acceptance of purchasing package	29 days	Mon 02/03/20	Mon 30/03/20	0 days		1023			
1023	1023.5.30.1.1.2	Invitation of quotations for purchasing package	30 days	Tue 31/03/20	Wed 29/04/20	0 days	1022	1024			
1024	1024.5.30.1.1.3	Acceptance of conforming quotation and acceptance for Manufacture (Completed)	14 days	Thu 30/04/20	Wed 13/05/20	0 days	1023	1043,1046			
1025	1025.5.30.1.2	Mis - Instrumentations	73 days	Mon 02/03/20	Wed 13/05/20	0 days					
1026	1026.5.30.1.2.1	Submission for acceptance of purchasing package	29 days	Mon 02/03/20	Mon 30/03/20	0 days		1027			

Bestwise Project: DE/2018/04 Date: Tue 26/01/21

Task Milestone Project Summary Late Critical Split Manual Progress Milestone (Actual) *
Milestone, Tentative Summary Manual Summary Critical Progress Slack (Float) Slack

ID	WBS	Task Name	Duration between Task Start and Finish	Start	Finish	Float Time	Predecessors	Successors	Resource Names	2021	
										Half 1, 2021	Half 2, 2021
1027	1027 5.30.1.2.2	Invitation of quotations for purchasing package	30 days	Tue 31/03/20	Wed 29/04/20	0 days	1026	1028			J
1028	1028 5.30.1.2.3	Acceptance of conforming quotation and acceptance for Manufacture (Completed)	14 days	Thu 30/04/20	Wed 13/05/20	0 days	1027	1043,1049			M
1029	1029 5.30.1.3	Mis - Pipework (To be provided by Mechanical Sub-Contractor)	42 days	Mon 03/08/20	Sun 13/09/20	0 days					M
1030	1030 5.30.1.3.1	Submission for acceptance of purchasing package	7 days	Mon 03/08/20	Sun 09/08/20	0 days		1031			J
1031	1031 5.30.1.3.2	Invitation of quotations for purchasing package	14 days	Mon 10/08/20	Sun 23/08/20	0 days	1030	1032			
1032	1032 5.30.1.3.3	Acceptance of conforming quotation and acceptance for Manufacture	21 days	Mon 24/08/20	Sun 13/09/20	0 days	1031	1043,1052			
1033	1033 5.30.1.4	Mis - Valve (To be provided by Mechanical Sub-Contractor)	42 days	Mon 03/08/20	Sun 13/09/20	0 days					
1034	1034 5.30.1.4.1	Submission for acceptance of purchasing package	7 days	Mon 03/08/20	Sun 09/08/20	0 days		1035			
1035	1035 5.30.1.4.2	Invitation of quotations for purchasing package	14 days	Mon 10/08/20	Sun 23/08/20	0 days	1034	1036			
1036	1036 5.30.1.4.3	Acceptance of conforming quotation and acceptance for Manufacture	21 days	Mon 24/08/20	Sun 13/09/20	0 days	1035	1043,1055			
1037	1037 5.30.1.5	Civil Work Subletting Package (Repeated WBS 5.13.17)	19 days	Tue 14/07/20	Sat 01/08/20	0 days					
1038	1038 5.30.1.5.1	Submission for acceptance of subletting package	3 days	Tue 14/07/20	Thu 16/07/20	0 days		1039			
1039	1039 5.30.1.5.2	Invitation of tender for subletting package	14 days	Fri 17/07/20	Thu 30/07/20	0 days	1038	1040			
1040	1040 5.30.1.5.3	Acceptance of conforming quotation and acceptance for Manufacture	2 days	Fri 31/07/20	Sat 01/08/20	0 days	1039	1046,1049,1052,10			
1041	1041 5.30.2	Design Submissions for Temporary Filtrate Lifting Well and Eq. Tank	34 days	Tue 01/09/20	Sun 04/10/20	199 days					
1042	1042 5.30.2.1	CDS050-5 - Detailed Design for Lifting Appliances - Temp. Filtrate Eq. System, Existing Slud	30 edays	Tue 01/09/20	Thu 01/10/20	163 edays	113	1071			
1043	1043 5.30.2.2	Design submission for E&M Installation works for temp. filtrate eq. system	21 days	Mon 14/09/20	Sun 04/10/20	0 days	1024,1028,1032,1	1045,1051,1048,10			
1044	1044 5.30.3	Manufacturing and Delivery of Plant & Materials	165 days	Mon 05/10/20	Thu 18/03/21	16 days					
1045	1045 5.30.3.1	Filtrate Lift Pumps and Filtrate Transfer Pump, EQT011	165 days	Mon 05/10/20	Thu 18/03/21	16 days	1043				
1046	1046 5.30.3.1.1	Manufacturing and Factory Acceptance Test of Plant	120 days	Mon 05/10/20	Mon 01/02/21	0 days	1040,1024	1047			
1047	1047 5.30.3.1.2	Shipping and Delivery of Plant to site	45 days	Tue 02/02/21	Thu 18/03/21	14 days	1046	1076			
1048	1048 5.30.3.2	Instrumentations	165 days	Mon 05/10/20	Thu 18/03/21	16 days	1043				
1049	1049 5.30.3.2.1	Manufacturing and Factory Acceptance Test of Plant	120 days	Mon 05/10/20	Mon 01/02/21	0 days	1040,1028	1050			
1050	1050 5.30.3.2.2	Shipping and Delivery of Plant to site	45 days	Tue 02/02/21	Thu 18/03/21	0 days	1049	1077			
1051	1051 5.30.3.3	Pipework	165 days	Mon 05/10/20	Thu 18/03/21	2 days	1043				
1052	1052 5.30.3.3.1	Manufacturing and Factory Acceptance Test of Plant	120 days	Mon 05/10/20	Mon 01/02/21	0 days	1040,1032	1053			
1053	1053 5.30.3.3.2	Shipping and Delivery of Plant to site	45 days	Tue 02/02/21	Thu 18/03/21	0 days	1052	1075			
1054	1054 5.30.3.4	Valve	165 days	Mon 05/10/20	Thu 18/03/21	2 days	1043				
1055	1055 5.30.3.4.1	Manufacturing and Factory Acceptance Test of Plant	120 days	Mon 05/10/20	Mon 01/02/21	0 days	1040,1036	1056			
1056	1056 5.30.3.4.2	Shipping and Delivery of Plant to site	45 days	Tue 02/02/21	Thu 18/03/21	0 days	1055	1075			
1057	1057 5.30.4	Site Installation Work	297 days	Sat 01/08/20	Tue 25/05/21	99 days					
1058	1058 5.30.4.1	Commencement of Civil Construction and E&M Installation at Temp. Filtrate Lifting Well	297 days	Sat 01/08/20	Tue 25/05/21	99 days					
1059	1059 5.30.4.1.1	Civil Construction Work	297 days	Sat 01/08/20	Tue 25/05/21	99 days					
1060	1060 5.30.4.1.1.1	Civil on-site survey and report submission for acceptance	5 edays	Sat 01/08/20	Thu 06/08/20	0 days	1040	1061,1062			
1061	1061 5.30.4.1.1.2	Civil structural design and drawing submission for acceptance	30 days	Fri 07/08/20	Sat 05/09/20	0 days	1060	1063			
1062	1062 5.30.4.1.1.3	Site Clearance, UU diversion and construction of U-channel	21 days	Fri 07/08/20	Thu 27/08/20	0 days	1060	1063			
1063	1063 5.30.4.1.1.4	ELS (Sheeting and Excavation)	60 days	Sun 06/09/20	Wed 04/11/20	0 days	1062,1061	1064			
1064	1064 5.30.4.1.1.5	Grouting Works	60 days	Thu 05/11/20	Sun 03/01/21	0 days	1063	1065			
1065	1065 5.30.4.1.1.6	RC structure works including cast-in items	60 days	Mon 04/01/21	Thu 04/03/21	0 days	1064	1074,1071,1066			
1066	1066 5.30.4.1.1.7	Removal Formwork and Flasework	8 days	Fri 05/03/21	Fri 12/03/21	0 days	1065	1071,1072,1075,10			
1067	1067 5.30.4.1.1.8	Waterproofing	14 days	Sat 13/03/21	Fri 26/03/21	0 days	1066	1068			
1068	1068 5.30.4.1.1.9	Other architectural works and finishing works	60 days	Sat 27/03/21	Tue 25/05/21	99 days	1067	1085FF			
1069	1069 5.30.4.1.2	E&M Installation Work	34 days	Sat 13/03/21	Thu 15/04/21	8 days					
1070	1070 5.30.4.1.2.1	Installation of Lifting Appliances at Temporary Filtrate Lifting Well and Eq. Tank	10 days	Sat 13/03/21	Mon 22/03/21	40 days					
1074	1074 5.30.4.1.2.2	Mechanical Installations for Temp. Filtrate Lifting Well and Eq. Tank	21 days	Fri 19/03/21	Thu 08/04/21	2 days	1065	1078FS-30 days			
1078	1078 5.30.4.1.2.3	Electrical Installations for Temp. Filtrate Lifting Well and Eq. Tank	34 days	Sat 13/03/21	Thu 15/04/21	2 days	1074FS-30 days				
1081	1081 5.30.4.1.3	Site Acceptance Test for E&M Equip at Filtrate Lifting Well and Eq. Tank	7 days	Fri 16/04/21	Thu 22/04/21	0 days	1080	1082			
1082	1082 5.30.4.1.4	System Commissioning for E&M Equip at Temp. Filtrate Lifting Well and Eq. Tank	7 days	Fri 23/04/21	Thu 29/04/21	2 days	1081	1108FF			
1083	1083 5.31	Existing PST No. 4 and No. 6, Portion B-3A (PS 6B.2.15)	397 days	Sat 01/08/20	Wed 01/09/21	0 days					
1084	1084 5.31.1	Planned Key Date Completion Date - KD3B	0 days	Mon 07/06/21	Mon 07/06/21	0 days	1143FF				
1085	1085 5.31.2	Planned Sectional Completion Date - Section 3, PST No. 4 and No. 6	0 days	Wed 01/09/21	Wed 01/09/21	0 days	1068FF,1169FF				
1086	1086 5.31.3	Selection of Suppliers for major plant and materials and Subcontractor for PST No. 4 and N	137 days	Sat 01/08/20	Tue 15/12/20	76 days					
1087	1087 5.31.3.1	Mis - Rotating Bridge Scrapers and associated materials, C11, ref. EQT037-1	42 days	Sat 01/08/20	Fri 11/09/20	0 days					
1088	1088 5.31.3.1.1	Submission for acceptance of purchasing package	7 days	Sat 01/08/20	Fri 07/08/20	0 days		1089			
1089	1089 5.31.3.1.2	Invitation of quotations for purchasing package	14 days	Sat 08/08/20	Fri 21/08/20	0 days	1088	1090			
1090	1090 5.31.3.1.3	Acceptance of conforming quotation (Completed)	21 days	Sat 22/08/20	Fri 11/09/20	0 days	1089	1100			
1091	1091 5.31.3.2	Mis - Pipework, C11, ref. EQT037-2	42 days	Sat 01/08/20	Fri 11/09/20	0 days					

Bestwise Project: DE/2018/04 Date: Tue 26/01/21

Task Milestone Project Summary Late Critical Split Manual Progress Milestone (Actual) Milestone, Tentative Summary Manual Summary Critical Progress Slack (Float) Slack

ID	ID	WBS	Task Name	Duration between Task Start and Finish	Start	Finish	Float Time	Predecessors	Successors	Resource Names	2021 Half 1, 2021	2021 Half 2, 2021
1092	1092	5.31.3.2.1	Submission for acceptance of purchasing package	7 days	Sat 01/08/20	Fri 07/08/20	0 days		1093		J	M
1093	1093	5.31.3.2.2	Invitation of quotations for purchasing package	14 days	Sat 08/08/20	Fri 21/08/20	0 days	1092	1094			
1094	1094	5.31.3.2.3	Acceptance of conforming quotation (Completed)	21 days	Sat 22/08/20	Fri 11/09/20	0 days	1093	1100			
1095	1095	5.31.3.3	Subletting of Electrical and Mechanical Installation Work w/ supply of LCP	81 days	Sat 26/09/20	Tue 15/12/20	76 days					
1096	1096	5.31.3.3.1	Submission for Subletting Package	30 days	Sat 26/09/20	Sun 25/10/20	0 days	1100	1097			
1097	1097	5.31.3.3.2	Invitation to tender	21 days	Mon 26/10/20	Sun 15/11/20	0 days	1096	1098			
1098	1098	5.31.3.3.3	Acceptance of conforming tender	30 days	Mon 16/11/20	Tue 15/12/20	39 days	1097	1115			
1099	1099	5.31.4	Design Submissions	14 days	Sat 12/09/20	Fri 25/09/20	24 days					
1100	1100	5.31.4.1	Design submissions for retrofitting the existing PST No. 4 and No. 6	14 days	Sat 12/09/20	Fri 25/09/20	0 days	1090,1094	1103,1106,1096			
1101	1101	5.31.5	Manufacturing and Delivery of Plant & Materials	180 days	Sat 26/09/20	Wed 24/03/21	4 days					
1102	1102	5.31.5.1	Rotating Bridge Scrapers and associated materials	180 days	Sat 26/09/20	Wed 24/03/21	4 days					
1103	1103	5.31.5.1.1	Manufacturing and Factory Acceptance Test of Plant	150 days	Sat 26/09/20	Mon 22/02/21	0 days	1100	1104			
1104	1104	5.31.5.1.2	Shipping and Delivery of Plant to site	30 days	Tue 23/02/21	Wed 24/03/21	0 days	1103	1121,1135			
1105	1105	5.31.5.2	Pipework	120 days	Sat 26/09/20	Sat 23/01/21	37 days					
1106	1106	5.31.5.2.1	Manufacturing and Factory Acceptance Test of Plant	90 days	Sat 26/09/20	Thu 24/12/20	0 days	1100	1107			
1107	1107	5.31.5.2.2	Shipping and Delivery of Plant to site	30 days	Fri 25/12/20	Sat 23/01/21	0 days	1106	1116			
1108	1108	5.31.6	Tentative Civil Handover, Filtrate Lifting Well and Eq. Tank (Completion of work)	1 day	Sat 01/05/21	Sat 01/05/21	0 days	1082FF,1073FF	1130,1132,1134			01/05
1109	1109	5.31.7	Site Installation Work	249 days	Thu 01/10/20	Sun 06/06/21	1 day					
1110	1110	5.31.7.1	Commencement of retrofitting the existing PST No. 4 and No. 6	249 days	Thu 01/10/20	Sun 06/06/21	1 day					
1111	1111	5.31.7.1.1	Temporary flow diversion of Filtrate from PST No. 4,	1 day	Thu 01/10/20	Thu 01/10/20	0 days		1112			
1112	1112	5.31.7.1.2	Dismantle and Removal of E&M Equipment at PST No. 6	60 days	Fri 02/10/20	Mon 30/11/20	0 days	1111	1113			
1113	1113	5.31.7.1.3	Temporary flow diversion of Filtrate from PST No. 6	7 days	Tue 01/12/20	Mon 07/12/20	0 days	1112	1114			
1114	1114	5.31.7.1.4	Dismantle and Removal of E&M Equipment at PST No. 4	40 days	Tue 08/12/20	Sat 16/01/21	7 days	1113	1116			
1115	1115	5.31.7.1.5	Mechanical Installations of existing PSTs No. 4	89 days	Sun 24/01/21	Thu 22/04/21	4 days	1098				
1116	1116	5.31.7.1.5.1	Installation of PST influent feed pipe	5 days	Sun 24/01/21	Thu 28/01/21	0 days	1114,1107	1117	ME - A x 4~6 men		
1117	1117	5.31.7.1.5.2	Installation of circular baffle diffuser box	5 days	Fri 29/01/21	Tue 02/02/21	0 days	1116	1118	ME - A x 4~6 men		
1118	1118	5.31.7.1.5.3	Installation of scum baffle plates	5 days	Wed 03/02/21	Sun 07/02/21	0 days	1117	1119	ME - A x 4~6 men		
1119	1119	5.31.7.1.5.4	Installation of scum box with collection valve and pipework	5 days	Mon 08/02/21	Fri 12/02/21	0 days	1118	1120	ME - A x 4~6 men		
1120	1120	5.31.7.1.5.5	Installation of v-notched weir plate	7 days	Sat 13/02/21	Fri 19/02/21	33 days	1119	1121	ME - A x 4~6 men		
1121	1121	5.31.7.1.5.6	Installation of center bearing and slip ring assembly for rotating bridge	5 days	Thu 25/03/21	Mon 29/03/21	0 days	1120,1104	1122	ME - A x 4~6 men		
1122	1122	5.31.7.1.5.7	Installation of motor and gearbox assembly for rotating bridge	5 days	Tue 30/03/21	Sat 03/04/21	0 days	1121	1123	ME - A x 4~6 men		
1123	1123	5.31.7.1.5.8	Installation of rotating bridge sludge and scum scraper assembly	5 days	Sun 04/04/21	Thu 08/04/21	0 days	1122	1124,1126	ME - A x 4~6 men		
1124	1124	5.31.7.1.5.9	Installation of removable FRP covers for effluent channel	14 days	Fri 09/04/21	Thu 22/04/21	0 days	1123	1128	ME - A x 4~6 men		
1125	1125	5.31.7.1.6	Electrical Installations of existing PSTs No. 4	10 days	Fri 09/04/21	Sun 18/04/21	4 days		1128			
1126	1126	5.31.7.1.6.1	Installation of local control panels	5 days	Fri 09/04/21	Tue 13/04/21	0 days	1123	1127			
1127	1127	5.31.7.1.6.2	cable laying and terminations	5 days	Wed 14/04/21	Sun 18/04/21	4 days	1126	1128			
1128	1128	5.31.7.1.7	Site Acceptance Test for E&M Equip at existing PST No. 4	5 days	Fri 23/04/21	Tue 27/04/21	4 days	1125,1124,1127	1143,1130			
1129	1129	5.31.7.1.8	Mechanical Installations of existing PSTs No. 6	32 days	Sun 02/05/21	Wed 02/06/21	0 days					
1130	1130	5.31.7.1.8.1	Installation of PST influent feed pipe	2 days	Sun 02/05/21	Mon 03/05/21	0 days	1128,1108	1131	ME - A x 4~6 men		
1131	1131	5.31.7.1.8.2	Installation of circular baffle diffuser box	2 days	Tue 04/05/21	Wed 05/05/21	0 days	1130		ME - A x 4~6 men		
1132	1132	5.31.7.1.8.3	Installation of scum baffle plates	2 days	Sun 02/05/21	Mon 03/05/21	0 days	1108	1133	ME - A x 4~6 men		
1133	1133	5.31.7.1.8.4	Installation of scum box with collection valve and pipework	2 days	Tue 04/05/21	Wed 05/05/21	0 days	1132		ME - A x 4~6 men		
1134	1134	5.31.7.1.8.5	Installation of v-notched weir plate	10 days	Sun 02/05/21	Tue 11/05/21	0 days	1108	1135	ME - A x 4~6 men		
1135	1135	5.31.7.1.8.6	Installation of center bearing and slip ring assembly for rotating bridge	3 days	Wed 12/05/21	Fri 14/05/21	0 days	1134,1104	1136	ME - A x 4~6 men		
1136	1136	5.31.7.1.8.7	Installation of motor and gearbox assembly for rotating bridge	2 days	Sat 15/05/21	Sun 16/05/21	0 days	1135	1137,1140	ME - A x 4~6 men		
1137	1137	5.31.7.1.8.8	Installation of rotating bridge sludge and scum scraper assembly	3 days	Mon 17/05/21	Wed 19/05/21	0 days	1136	1138	ME - A x 4~6 men		
1138	1138	5.31.7.1.8.9	Installation of removable FRP covers for effluent channel	14 days	Thu 20/05/21	Wed 02/06/21	0 days	1137	1142	ME - A x 4~6 men		
1139	1139	5.31.7.1.9	Electrical Installations of existing PSTs No. 6	7 days	Mon 17/05/21	Sun 23/05/21	10 days		1142			
1140	1140	5.31.7.1.9.1	Installation of local control panels	5 days	Mon 17/05/21	Fri 21/05/21	0 days	1136	1141			
1141	1141	5.31.7.1.9.2	cable laying and terminations	2 days	Sat 22/05/21	Sun 23/05/21	10 days	1140	1142			
1142	1142	5.31.7.1.10	Site Acceptance Test for E&M Equip at existing PST No. 6	1 day	Thu 03/06/21	Thu 03/06/21	0 days	1138,1139,1141	1143			
1143	1143	5.31.7.1.11	System Commissioning for E&M Equip at existing PST No. 4 and No. 6	3 days	Fri 04/06/21	Sun 06/06/21	1 day	1128,1142	1084FF			
1144	1144	5.32	Existing Main Power House Electrical - Portion B-7A and B-7B (PS 6B.3.17)	42 days	Thu 11/06/20	Wed 22/07/20	0 days					
1145	1145	5.32.1	Planned Key Date Completion Date - KD3A	0 days	Wed 22/07/20	Wed 22/07/20	0 days					
1146	1146	5.32.2	Design Submissions for Existing Emergency Generator House	15 days	Fri 12/06/20	Fri 26/06/20	0 days					
1147	1147	5.32.2.1	Design submissions for E&M installation works of existing power house	15 days	Fri 12/06/20	Fri 26/06/20	0 days	179	1151			
1148	1148	5.32.3	Site Installation Work	39 days	Thu 11/06/20	Sun 19/07/20	0 days					

Bestwise Project: DE/2018/04 Date: Tue 26/01/21

Task Milestone Summary Project Summary Manual Summary Late Critical Progress Slack (Float) Milestone (Actual) Slack


Status Date Wed 20/01/21 Page 20 of 23 DE_2018_04 Revised PG- (Rev 6, 2021-01)

ID	ID	WBS	Task Name	Duration between Task Start and Finish	Start	Finish	Float Time	Predecessors	Successors	Resource Names	2021 Half 1, 2021	2021 Half 2, 2021
1149	1149.5.32.3.1		Tentative Civil Handover Date, Portion B-7A & 7B area for modification of existing emergency generator	1 day	Thu 11/06/20	Thu 11/06/20	0 days				J	M
1150	1150.5.32.3.2		Commencement of Modification of existing emergency generator Electrical Works	23 days	Sat 27/06/20	Sun 19/07/20	0 days					
1151	1151.5.32.3.2.1		Site survey and preparation work	1 day	Sat 27/06/20	Sat 27/06/20	0 days	1147	1152			
1152	1152.5.32.3.2.2		Modification of existing emergency generator electrical works	3 days	Sun 28/06/20	Tue 30/06/20	0 days	1151	1153			
1153	1153.5.32.3.2.3		Test the new switchboard for on-site mobile generator	2 days	Wed 01/07/20	Thu 02/07/20	0 days	1152	1154			
1154	1154.5.32.3.2.4		Dismantling and removal the existing power & control cables	14 days	Fri 03/07/20	Thu 16/07/20	0 days	1153	1155			
1155	1155.5.32.3.2.5		Take down existing generator to DSD (Completed)	3 days	Fri 17/07/20	Sun 19/07/20	0 days	1154				
1156	1156.5.33		Existing Sludge Press House, Portion B-10 (PS 6B.2.11)	425 days	Wed 01/07/20	Sun 29/08/21	3 days					
1157	1157.5.33.1		Planned Key Date Completion Date - KD3B	0 days	Mon 07/06/21	Mon 07/06/21	0 days					KD3B, Ext SPH @ 07/06
1158	1158.5.33.2		Selection of Suppliers for major plant and materials for Filter Presses	52 days	Wed 01/07/20	Fri 21/08/20	0 days					
1159	1159.5.33.2.1		Mis - new replacement filter plates and provision of filter cloths, C11, ref. EQT038	52 days	Wed 01/07/20	Fri 21/08/20	0 days					
1160	1160.5.33.2.1.1		Submission for acceptance of purchasing package	21 days	Wed 01/07/20	Tue 21/07/20	0 days		1161			
1161	1161.5.33.2.1.2		Invitation of quotations for purchasing package	10 days	Wed 22/07/20	Fri 31/07/20	0 days	1160	1162			
1162	1162.5.33.2.1.3		Acceptance of conforming quotation (Completed)	21 days	Sat 01/08/20	Fri 21/08/20	0 days	1161	1163			
1163	1163.5.33.3		Design submission for replacement of filter plates	7 edays	Fri 21/08/20	Fri 28/08/20	0 edays	1162	1165			
1164	1164.5.33.4		Manufacturing and Delivery of Plant & Materials	345 days	Sat 29/08/20	Sun 08/08/21	3 days					
1165	1165.5.33.4.1		Manufacturing and Factory Acceptance Test of Plant	300 days	Sat 29/08/20	Thu 24/06/21	0 days	1163	1166			
1166	1166.5.33.4.2		Shipping and Delivery of Plant to site	45 days	Fri 25/06/21	Sun 08/08/21	0 days	1165	1169			
1167	1167.5.33.5		Site Installation Work	21 days	Mon 09/08/21	Sun 29/08/21	3 days					
1168	1168.5.33.5.1		Commencement of replacement of filter plates	21 days	Mon 09/08/21	Sun 29/08/21	3 days					
1169	1169.5.33.5.1.1		Replacement of filter plates	21 days	Mon 09/08/21	Sun 29/08/21	3 days	1166	1085FF			
1170	1170.5.34		Fire Services Installation (PS 6B.6.9)	1248 days	Tue 01/12/20	Wed 01/05/24	0 days					
1171	1171.5.34.1		Planned Key Date Completion Date - KD1B, Fire	0 days	Tue 01/06/21	Tue 01/06/21	0 days	1175FF				KD1B, Fire @ 01/06
1172	1172.5.34.2		Planned Sectional Completion Date - Section 1, FSI	0 days	Mon 12/07/21	Mon 12/07/21	0 days	1176FF				@ -12/07
1173	1173.5.34.3		Planned Sectional Completion Date - Section 4, FSI	0 days	Wed 01/05/24	Wed 01/05/24	0 days	1191FF				
1174	1174.5.34.4		Design Submissions for FSI	334 days	Tue 01/12/20	Sat 30/10/21	0 days					
1175	1175.5.34.4.1		CDS081-11 - Civil and dimensional requirements drawings for Fire Services Sprinkler Pump	120 days	Tue 01/12/20	Tue 30/03/21	63 days		1171FF			
1176	1176.5.34.4.2		CDS049 - Detailed Design for Fire Services include AFA, FS, FH, Sprinkler etc.	180 edays	Mon 03/05/21	Sat 30/10/21	0 edays	154	1180,1177,1172FF			
1177	1177.5.34.5		DG Stores Submissions to FSD for approval	120 days	Sun 31/10/21	Sun 27/02/22	690 days	1176	1186FF			
1178	1178.5.34.6		Site Installation Work	910 days	Sun 31/10/21	Sat 27/04/24	4 days					
1179	1179.5.34.6.1		Commencement of Fire Services Installation	910 days	Sun 31/10/21	Sat 27/04/24	4 days					
1180	1180.5.34.6.1.1		Design Review of Approved General Building Plan	126 days	Sun 31/10/21	Sat 05/03/22	0 days	1176	1181			
1181	1181.5.34.6.1.2		Submission of WWO542 for WSD's approval	270 days	Sun 06/03/22	Wed 30/11/22	310 days	1180	1182			
1182	1182.5.34.6.1.3		Submission of WWO46 for WSD's Inspection	30 days	Sat 07/10/23	Sun 05/11/23	0 days	1181,353,482,593	1183			
1183	1183.5.34.6.1.4		Obtain WWO46 Part V	60 days	Mon 06/11/23	Thu 04/01/24	0 days	1182	1186,1184			
1184	1184.5.34.6.1.5		FSD Inspection and Approval for MVAC	21 days	Fri 05/01/24	Thu 25/01/24	0 days	1194,1195,1183	1187			
1185	1185.5.34.6.1.6		FSD Inspection and Approval for DG Stores	21 days	Wed 06/12/23	Tue 26/12/23	30 days	1194,1195,816	1187			
1186	1186.5.34.6.1.7		Submission of (FSI/314 & FSI/501) to FSD	14 days	Fri 05/01/24	Thu 18/01/24	7 days	1194,1195,1183,1187	1187			
1187	1187.5.34.6.1.8		Pre-inspection meeting with FSD	5 days	Fri 26/01/24	Tue 30/01/24	0 days	1186,1184,1185	1188			
1188	1188.5.34.6.1.9		Initial Inspection with FSD	15 days	Wed 31/01/24	Wed 14/02/24	0 days	1187	1189			
1189	1189.5.34.6.1.10		Document Checking	45 days	Thu 15/02/24	Sat 30/03/24	0 days	1188	1190			
1190	1190.5.34.6.1.11		Re-inspections with FSD	14 days	Sun 31/03/24	Sat 13/04/24	0 days	1189	1191			
1191	1191.5.34.6.1.12		Issue of acceptance memo by FSD	14 days	Sun 14/04/24	Sat 27/04/24	4 days	1190	1173FF			
1192	1192.5.34.6.1.13		Installation of FS Pumps and Sprinkler Pumps	60 days	Mon 03/04/23	Thu 01/06/23	127 days		1195	FS - A x 4~6 men		
1193	1193.5.34.6.1.14		Installation of Fire Hydrant and Booster Pumps	60 days	Mon 03/04/23	Thu 01/06/23	127 days		1195	FS - A x 4~6 men		
1194	1194.5.34.6.1.15		SAT for Manual and automatic fire detection and alarm system	60 days	Sat 07/10/23	Tue 05/12/23	0 days	353,482,593,768,811	1186,1184,1185			
1195	1195.5.34.6.1.16		SAT for Fire hydrants, hose reels and street fire hydrant system	60 days	Sat 07/10/23	Tue 05/12/23	0 days	1192,1193,353,482,593,768,811	1186,1184,1185			
1196	1196.5.35		Fire Services Sprinkler Pumping Room, Portion B-7 & B-7B (PS 6B.6.9)	421 days	Thu 19/05/22	Thu 13/07/23	200 days					
1197	1197.5.35.1		Site Installation Work	421 days	Thu 19/05/22	Thu 13/07/23	200 days					
1198	1198.5.35.1.1		Tentative Civil Handover Date, FS Sprinkler Pump Room (Rev. 5)	1 day	Thu 19/05/22	Thu 19/05/22	0 days		1199,1204			
1199	1199.5.35.1.2		Commencement of E&M Installation at FS & Sprinkler Pump Room	420 days	Thu 19/05/22	Thu 13/07/23	200 days	1198				
1200	1200.5.35.1.2.1		Mechanical Installations for FS & Sprinkler Pumps	90 edays	Thu 19/05/22	Wed 17/08/22	0 edays		1201			
1201	1201.5.35.1.2.2		Electrical Installations for FS & Sprinkler Pumps	90 edays	Wed 17/08/22	Tue 15/11/22	0.63 edays	1200	1202,1205,1206,1207			
1202	1202.5.35.1.2.3		Site Acceptance Test for FS & Sprinkler Pumps	45 days	Wed 16/11/22	Fri 30/12/22	0 days	1201	1203			
1203	1203.5.35.1.2.4		System Commissioning for FS & Sprinkler Pumps	45 days	Sat 31/12/22	Mon 13/02/23	325 days	1202	1186			
1204	1204.5.35.1.2.5		Building Services Installations at FS & Sprinkler Pump Room	240 days	Wed 16/11/22	Thu 13/07/23	200 days	1198				
1205	1205.5.35.1.2.5.1		Lighting and Power Distribution System, Chem 1&2	120 days	Wed 16/11/22	Wed 15/03/23	0 days	1201	1208			

Bestwise Project: DE/2018/04 Date: Tue 26/01/21

Task Milestone Summary Project Summary Late Critical Manual Progress Milestone (Actual) *
Milestone, Tentative Summary Manual Summary Critical Progress Slack (Float) Slack

ID	ID	WBS	Task Name	Duration between Task Start and Finish	Start	Finish	Float Time	Predecessors	Successors	Resource Names	2021 Half 1, 2021	Half 2, 2021
1206	1206	5.35.1.2.5.2	Lightning Protection System, FS & Sprinkler Pump Room	30 days	Wed 16/11/22	Thu 15/12/22	90 days	1201	1208		J	M
1207	1207	5.35.1.2.5.3	Mechanical Ventilation System, FS & Sprinkler PR	14 days	Wed 16/11/22	Tue 29/11/22	106 days	1201	1208			
1208	1208	5.35.1.2.5.4	Testing and Commissioning of Building Services Installations, FS & Sprinkler PR	120 days	Thu 16/03/23	Thu 13/07/23	189 days	1205,1206,1207	1186FF			
1209	1209	5.36	Fire Hydrant and Booster Pumping Room, Portion B7 & B-7B (PS 6B.6.9)	465 days	Thu 19/05/22	Sat 26/08/23	156 days					
1210	1210	5.36.1	Site Installation Work	465 days	Thu 19/05/22	Sat 26/08/23	156 days					
1211	1211	5.36.1.1	Tentative Civil Handover Date, Fire Hydrant and Booster Pumping Room (Rev. 5)	1 day	Thu 19/05/22	Thu 19/05/22	0 days		856FF+50 days,1213			
1212	1212	5.36.1.2	Commencement of E&M Installation at Street FH Pump Room	464 days	Thu 19/05/22	Sat 26/08/23	156 days					
1213	1213	5.36.1.2.1	Mechanical Installations for Street FH Pumps	90 edays	Thu 19/05/22	Wed 17/08/22	0 edays	1211	1214			
1214	1214	5.36.1.2.2	Electrical Installations for Street FH Pump	90 edays	Wed 17/08/22	Tue 15/11/22	0.63 edays	1213	1215,1218			
1215	1215	5.36.1.2.3	Site Acceptance Test for Street FH Pump	45 days	Wed 16/11/22	Fri 30/12/22	0 days	1214	1216			
1216	1216	5.36.1.2.4	System Commissioning for Street FH Pumps	45 days	Sat 31/12/22	Mon 13/02/23	339 days	1215	1186FF			
1217	1217	5.36.1.2.5	Building Services Installations at Street FH Pump Room	284 days	Wed 16/11/22	Sat 26/08/23	156 days					
1218	1218	5.36.1.2.5.1	Lighting and Power Distribution System, Street FH PR	120 days	Wed 16/11/22	Wed 15/03/23	0 days	1214	1221,1219			
1219	1219	5.36.1.2.5.2	Lightning Protection System, Street FH PR	30 days	Thu 16/03/23	Fri 14/04/23	0 days	1218	1220,1221			
1220	1220	5.36.1.2.5.3	Mechanical Ventilation System, Street FH PR	14 days	Sat 15/04/23	Fri 28/04/23	0 days	1219	1221	MVAC - A x 4~6 men		
1221	1221	5.36.1.2.5.4	Testing and Commissioning of Building Services Installations, FH PR	120 days	Sat 29/04/23	Sat 26/08/23	145 days	1218,1219,1220	1186FF			
1222	1222	5.37	Plumbing Installation (PS 6B.6.8)	1049 days	Tue 16/02/21	Tue 02/01/24	0 days					
1223	1223	5.37.1	Planned Sectional Completion Date - Section 1, Plumbing	0 days	Thu 01/07/21	Thu 01/07/21	0 days	1225FF				
1224	1224	5.37.2	Design Submissions for Plumbing	134 days	Tue 16/02/21	Wed 30/06/21	1 day					
1225	1225	5.37.2.1	CDS033 - Detailed Design for Plumbing System	134 edays	Tue 16/02/21	Wed 30/06/21	0.63 edays	149	1228,1223FF			
1226	1226	5.37.3	Site Installation Work	915 days	Thu 01/07/21	Tue 02/01/24	0 days					
1227	1227	5.37.3.1	Commencement of Plumbing Installation	915 days	Thu 01/07/21	Tue 02/01/24	0 days					
1228	1228	5.37.3.1.1	Submission of detail design for acceptance	90 days	Thu 01/07/21	Tue 28/09/21	0 days	1225	1229	Pb - A x 4~6 men		
1229	1229	5.37.3.1.2	Submission of WWO542 for WSD's approval	355 days	Wed 29/09/21	Sun 18/09/22	118 days	1228	351,480,591,766	Pb - B x 4~6 men		
1230	1230	5.37.3.1.3	Connection of External Pumping System (By others)	0 days	Fri 15/09/23	Fri 15/09/23	17 days		1231			
1231	1231	5.37.3.1.4	Submission of WWO46 for WSD's Inspection	45 days	Mon 02/10/23	Wed 15/11/23	0 days	1230,351,480,591	1232			
1232	1232	5.37.3.1.5	Obtain WWO46 Part V	45 days	Thu 16/11/23	Sat 30/12/23	2 days	1231	1233			
1233	1233	5.37.3.1.6	Tentative Date for connection of external water pipework (by others)	0 days	Tue 02/01/24	Tue 02/01/24	0 days	1232				
1234	1234	5.38	Photovoltaic Power System (PS 6B.6.11)	1128 days	Mon 01/03/21	Mon 01/04/24	0 days					
1235	1235	5.38.1	Planned Sectional Completion Date - Section 1, BR 2A & 2B	0 days	Mon 12/07/21	Mon 12/07/21	0 days	1245FF				
1236	1236	5.38.2	Planned Sectional Completion Date - Section 2, BR 2A & 2B	0 days	Mon 01/04/24	Mon 01/04/24	0 days	1253FF				
1237	1237	5.38.3	Selection of Suppliers for major plant and materials for BR 2A & 2B	73 days	Mon 01/03/21	Wed 12/05/21	12 days					
1238	1238	5.38.3.1	PV System (EQT041)	73 days	Mon 01/03/21	Wed 12/05/21	12 days					
1239	1239	5.38.3.1.1	Submission for acceptance of purchasing package	30 days	Mon 01/03/21	Tue 30/03/21	0 days		1240			
1240	1240	5.38.3.1.2	Invitation of quotations for purchasing package	21 days	Wed 31/03/21	Tue 20/04/21	0 days	1239	1241			
1241	1241	5.38.3.1.3	Acceptance of conforming quotation	21 days	Wed 21/04/21	Tue 11/05/21	0 days	1240	1242			
1242	1242	5.38.3.1.4	Commencement of Design Work	1 day	Wed 12/05/21	Wed 12/05/21	0 days	1241	1244			
1243	1243	5.38.4	Design Submissions	49 days	Wed 12/05/21	Wed 30/06/21	12 days					
1244	1244	5.38.4.1	CDS060 - Detailed Design for PV System	45 edays	Wed 12/05/21	Sat 26/06/21	0.63 edays	1242	1245			
1245	1245	5.38.4.2	Complete the CLP's Electronic Application Form and Upload Required Documents	4 days	Sun 27/06/21	Wed 30/06/21	0 days	1244	1235FF,1247			
1246	1246	5.38.5	Material ordering and delivery to site	767 days	Thu 01/07/21	Sun 06/08/23	59 days					
1247	1247	5.38.5.1	Manufacturing and Factory Acceptance Test of Plant	150 days	Thu 01/07/21	Sat 27/11/21	572 days	1245	1248			
1248	1248	5.38.5.2	Shipping and Delivery of Plant to site	45 days	Fri 23/06/23	Sun 06/08/23	0 days	1247,1250SS+120	1251			
1249	1249	5.38.6	Site Installation Work	345 days	Thu 23/02/23	Fri 02/02/24	0 days					
1250	1250	5.38.6.1	Tentative Civil Handover Date, Portion B-4, BR2A & 2B (Rev. 5)	1 day	Thu 23/02/23	Thu 23/02/23	0 days		1248SS+120 edays			
1251	1251	5.38.6.2	Commencement of Site Installation Work	90 days	Mon 07/08/23	Sat 04/11/23	0 days	1248	1252	PV - A x 4~6 men		
1252	1252	5.38.6.3	Technical Assessment, System Test and Installation	60 days	Sun 05/11/23	Wed 03/01/24	0 days	1251	1253	PV - A x 4~6 men		
1253	1253	5.38.6.4	CLP's smart meter installation and Final on-grid test with CLP	30 days	Thu 04/01/24	Fri 02/02/24	59 days	1252	1236FF			
1254	1254	5.39	Plant Commissioning	240 days	Tue 12/09/23	Wed 08/05/24	0 days		39FF			
1255	1255	5.39.1	Planned Sectional Completion Date - Section 4, Plant Commissioning	0 days	Wed 01/05/24	Wed 01/05/24	0 days					
1256	1256	5.39.2	Design Submission for Treatment Process Plant Testing & Commissioning	90 days	Wed 01/11/23	Mon 29/01/24	105 days					
1257	1257	5.39.2.1	Document Submission and Resubmission for T&C procedures	90 days	Wed 01/11/23	Mon 29/01/24	105 days	1258FF-120 days				
1258	1258	5.39.3	System Commissioning Tests of the E&M systems at IW, PST, BR 2A&2B, MFB No. 2, Chemicals	7 days	Thu 08/02/24	Wed 14/02/24	0 days	919,965,985,347,4	1259,1257FF-120 days			
1259	1259	5.39.4	MBR System Process Startup	35 days	Thu 15/02/24	Wed 20/03/24	0 days	1258	1260			
1260	1260	5.39.5	Plant Commissioning	35 days	Thu 21/03/24	Wed 24/04/24	0 days	1259	1263			
1261	1261	5.39.6	Overall commissioning of CCTV system	30 days	Tue 12/09/23	Wed 11/10/23	196 days	352,481,592,767	1263			
1262	1262	5.39.7	Overall commissioning of Facility Computerized Systems (SCADA, CMMS, PMS, IDMS)	28 days	Mon 11/12/23	Sun 07/01/24	108 days	344,473,758,759	1263			



Bestwise Project: DE/2018/04 Date: Tue 26/01/21

Task: [Blue bar] Milestone: [Black diamond] Project Summary: [Grey bar] Late: [Red bar] Critical Split: [Yellow bar] Manual Progress: [Dotted line] Milestone (Actual): [Red star]

Milestone, Tentative: [Blue circle with dot] Summary: [Black diamond] Manual Summary: [Grey bar] Critical: [Red bar] Progress: [Red bar] Slack (Float): [Blue line] Slack: [Blue line]

ID	WBS	Task Name	Duration between Task Start and Finish	Start	Finish	Float Time	Predecessors	Successors	Resource Names	2021	
										Half 1, 2021	Half 2, 2021
1263	1263 5.39.8	Overall Plant Commissioning and DSD pre-handover inspections	14 days	Thu 25/04/24	Wed 08/05/24	5 days	1260,1261,1262			J	M
1264	1264 5.40	CE No. 009 - Provision of an Additional Primary Sludge Thickening System	140 days	Tue 14/07/20	Mon 30/11/20	0 days					
1265	1265 5.40.1	Detail Design Submission and Approval	77 days	Tue 14/07/20	Mon 28/09/20	18 days		1267			
1266	1266 5.40.2	Subletting, Procurement, Manufacturing and Delivery	120 days	Fri 31/07/20	Fri 27/11/20	0 days					
1267	1267 5.40.3	Site Installation	40 days	Sat 17/10/20	Wed 25/11/20	0 days	1265	1268			
1268	1268 5.40.4	Testing and Commissioning	5 days	Thu 26/11/20	Mon 30/11/20	0 days	1267	1269FF			
1269	1269 5.40.5	Planned Completion Date	1 day	Mon 30/11/20	Mon 30/11/20	0 days	1268FF				
1270	1270 6	Beam Plus Submissions	1450 days	Fri 01/05/20	Fri 19/04/24	0 days					
1271	1271 6.1	SA10 - Environmental Management Plan	1450 days	Fri 01/05/20	Fri 19/04/24	19 days		39			
1272	1272 6.2	SA11 - Air Pollution During Construction	1450 days	Fri 01/05/20	Fri 19/04/24	19 days		39			
1273	1273 6.3	SA12 - Noise During Construction	1450 days	Fri 01/05/20	Fri 19/04/24	19 days		39			
1274	1274 6.4	SA14 - Noise from Building Equipment	1450 days	Fri 01/05/20	Fri 19/04/24	19 days		39			
1275	1275 6.5	SA15 - Light Pollution	1450 days	Fri 01/05/20	Fri 19/04/24	19 days		39			
1276	1276 6.6	MAP1 - Timber used for Temporary Works	1450 days	Fri 01/05/20	Fri 19/04/24	19 days		39			
1277	1277 6.7	MAP2 - Use of Non-CFC Based Refrigerants	1450 days	Fri 01/05/20	Fri 19/04/24	19 days		39			
1278	1278 6.8	MAP3 - Waste Management Plan	1450 days	Fri 01/05/20	Fri 19/04/24	19 days		39			
1279	1279 6.9	MA2 - Modular and Standardized Design	1450 days	Fri 01/05/20	Fri 19/04/24	19 days		39			
1280	1280 6.10	MA8 - Ozone Depleting Substances	1450 days	Fri 01/05/20	Fri 19/04/24	19 days		39			
1281	1281 6.11	MA11 - Construction Waste Reduction	1450 days	Fri 01/05/20	Fri 19/04/24	19 days		39			
1282	1282 6.12	EUP1 - Minimum Energy Performance	1450 days	Fri 01/05/20	Fri 19/04/24	19 days		39			
1283	1283 6.13	EU1 - Reduction of CO2 Emissions	1450 days	Fri 01/05/20	Fri 19/04/24	19 days		39			
1284	1284 6.14	EU2 - Peak Electricity Demand Reduction	1450 days	Fri 01/05/20	Fri 19/04/24	19 days		39			
1285	1285 6.15	EU6 - Renewable Energy Systems	1450 days	Fri 01/05/20	Fri 19/04/24	19 days		39			
1286	1286 6.16	EU9 - Energy Efficient Appliances	1450 days	Fri 01/05/20	Fri 19/04/24	19 days		39			
1287	1287 6.17	EU10 - Testing and Commissioning	1450 days	Fri 01/05/20	Fri 19/04/24	19 days		39			
1288	1288 6.18	EU11 - Operation and Maintenance	1450 days	Fri 01/05/20	Fri 19/04/24	19 days		39			
1289	1289 6.19	EU12 - Meter and Monitoring	1450 days	Fri 01/05/20	Fri 19/04/24	19 days		39			
1290	1290 6.20	WUP1 - Water Quality Survey	1450 days	Fri 01/05/20	Fri 19/04/24	19 days		39			
1291	1291 6.21	WUP2 - Minimum Water Saving Performance	1450 days	Fri 01/05/20	Fri 19/04/24	19 days		39			
1292	1292 6.22	WU1 / WU6 - Annual Water Use / Effluent Discharge to Foul Sewers	1450 days	Fri 01/05/20	Fri 19/04/24	19 days		39			
1293	1293 6.23	IEQP1 - Minimum Ventilation Performance	1450 days	Fri 01/05/20	Fri 19/04/24	19 days		39			
1294	1294 6.24	IEQ1 - Security	1450 days	Fri 01/05/20	Fri 19/04/24	19 days		39			
1295	1295 6.25	IEQ2 - Plumbing and Drainage	1450 days	Fri 01/05/20	Fri 19/04/24	19 days		39			
1296	1296 6.26	IEQ3 - Biological Contamination	1450 days	Fri 01/05/20	Fri 19/04/24	19 days		39			
1297	1297 6.27	IEQ5 - Construction IAQ Management	1450 days	Fri 01/05/20	Fri 19/04/24	19 days		39			
1298	1298 6.28	IEQ6 / IEQ7 - IAQ	1450 days	Fri 01/05/20	Fri 19/04/24	19 days		39			
1299	1299 6.29	IEQ9 - Increased Ventilation	1450 days	Fri 01/05/20	Fri 19/04/24	19 days		39			
1300	1300 6.30	IEQ11 - Localised Ventilation	1450 days	Fri 01/05/20	Fri 19/04/24	19 days		39			
1301	1301 6.31	IEQ12 - Ventilation in Common Areas	1450 days	Fri 01/05/20	Fri 19/04/24	19 days		39			
1302	1302 6.32	IEQ13 - Thermal Comfort in Air - Conditioned Premises	1450 days	Fri 01/05/20	Fri 19/04/24	19 days		39			
1303	1303 6.33	IEQ16 / IEQ17 - Interior Lighting in Normally Occupied Area / Interior Lighting in Areas not Normally Occupied	1450 days	Fri 01/05/20	Fri 19/04/24	19 days		39			
1304	1304 7	Summary of compensation events notified	126 days?	Wed 22/04/20	Tue 25/08/20	0 days?					
1305	1305 7.1	Compensation Event (CE) No. 001, Special Arrangement in Reducing the Risk of the Spread of Novel Coronavirus	1 day	Tue 25/08/20	Tue 25/08/20	0 days					
1306	1306 7.2	Compensation Event (CE) No. 002, the Contractor's Site Accommodation by Modular Integrated Construction	1 day	Mon 08/06/20	Mon 08/06/20	0 days					
1307	1307 7.3	Compensation Event (CE) No. 003, Designated Area for the Contractor's Site Accommodation in Works Area	1 day	Wed 22/04/20	Wed 22/04/20	0 days					
1308	1308 7.4	Compensation Event (CE) No. 005, Designated Area for the Contractor's Storage Area in Works Area	1 day	Wed 22/04/20	Wed 22/04/20	0 days					
1309	1309 7.5	Compensation Event (CE) No. 007, Employment of Temporary Staff under Anti-Epidemic Fund	1 day	Fri 10/07/20	Fri 10/07/20	0 days					
1310	1310 7.6	Compensation Event (CE) No. 009, Provision of an Additional Primary Sludge Thickening System and Delivery	1 day	Tue 14/07/20	Tue 14/07/20	0 days					
1311	1311 7.7	Compensation Event (CE) No. 011, Dismantling, relocating, disconnecting and re-installing of the existing	1 day?	Fri 17/07/20	Fri 17/07/20	0 days?					

Bestwise Project: DE/2018/04 Date: Tue 26/01/21

Task Milestone Project Summary Late Critical Split Manual Progress Milestone (Actual) ★
Milestone, Tentative Summary Manual Summary Critical Progress Slack (Float) Slack