Drainage Services Department

Agreement No. SPW 07/2019 Shek Wu Hui Effluent Polishing Plant – Main Works Stage 1

Monthly EM&A Report June 2021

(Version 1)

Certified By (Environmental Team Leader: Mr. KS Lee)

REMARKS:

The information supplied and contained within this report is, to the best of our knowledge, correct at the time of printing.

CINOTECH accepts no responsibility for changes made to this report by third parties

CINOTECH CONSULTANTS LTD

Room 1710, Technology Park, 18 On Lai Street, Shatin, NT, Hong Kong Tel: (852) 2151 2083 Fax: (852) 3107 1388

Email: info@cinotech.com.hk



Ref.: DSDSWHS1EM00_0_0121E.21

22 July 2021

By E-mail and Fax (3922 9797)

AECOM Asia Company Limited 8/F., Grand Central Plaza, Tower 2, 138 Shatin Rural Committee Road Sha Tin, New Territories, Hong Kong

Attention: Mr CHANG Ping Wah

Dear Mr CHANG,

Re: Contract No. SPW 08/2019

Independent Environmental Checker for

Shek Wu Hui Effluent Polishing Plant - Main Works Stage 1

Monthly EM&A Report for June 2021

Reference is made to the Environmental Team's submission of Monthly EM&A Report for June 2021 (Version 1) certified by the ET Leader and provided to us via e-mail on 21 July 2021.

Please be informed that we have no adverse comments on the captioned submission. We write to verify the captioned submission in accordance with Condition 3.4 of FEP-02/474/2013.

The ET Leader is reminded that it is the ET's responsibility to ensure the report be timely submitted to the Director of Environmental Protection as per Conditions 3.4 of the FEP-02/474/2013.

Thank you for your attention. Please do not hesitate to contact us should you have any queries.

Yours sincerely, For and on behalf of Ramboll Hong Kong Limited

Y H Hui

Independent Environmental Checker

c.c.

DSD Cinotech Attn.: Ms Konica Cheung

Attn.: Mr K. S. Lee

(By Fax: 3104 6420) (By Fax: 3107 1388)

Q:\Projects\DSDSWHS1EM00\02 Proj_Mgt\02 Corr\DSDSWHS1EM00_0_0121E.21.docx

TABLE OF CONTENTS

	Page
EXECUTIVE SUMMARY	1
Introduction	1
Summary of Main Works Undertaken and Key Measures Implemented	
Summary of Exceedances, Investigation and Follow-up	
Complaint Handling, Prosecution and Public Engagement	
Reporting Changes	
Future Key Issues	4
1 INTRODUCTION	5
Background	5
Purpose of the Report	5
Project Organizations	5
Construction Activities undertaken during the Reporting Month	6
Summary of EM&A Requirements	
Statues of Environmental Licensing and Permitting	7
2 AIR QUALITY	9
Monitoring Requirement	9
Monitoring Locations	9
Monitoring Parameters and Frequency	9
Monitoring Equipment	
Monitoring Methodology	10
Results and Observations	12
Comparison of EM&A Result with EIA Prediction	
3 NOISE	14
Monitoring Requirements	14
Monitoring Locations	
Monitoring Parameters, Frequency and Duration	14
Monitoring Equipment	
Monitoring Methodology and QA/QC Procedure	
Maintenance and Calibration	
Results and Observations	
Comparison of EM&A Result with EIA Prediction	16
4 ECOLOGY	17
Monitoring Requirements	
Monitoring Locations	
Monitoring Parameters, Frequency and Duration	
Monitoring Methodology	
Analytical Methodology	
Results	
Analysis	
Observations	20
5 WATER QUALITY	22
Monitoring Requirement	22

6	WASTE	MANAGEMENT	22
		equirementement Status	
7 7	Ū	CAPE AND VISUAL	
•		ement	
8	•	ONMENTAL AUDIT	
Impl	lementatio	on Status of Environmental Mitigation Measures	. 24
9	ENVIRO	ONMENTAL NON-CONFORMANCE	28
	-	Complaint, Warning, Notification of any Summons and Successful Prosecution	
10	FUTUR	E KEY ISSUES	29
Mon	itoring So	chedule	. 30
11	CONCL	USIONS AND RECOMMENDATIONS	31
Con	clusions		.31
		tions	
LIS	T OF TA	BLES	
Tabl		Summary Table for Major Site Activities in the Reporting Month	
Tabl		Summary of Complaint/Summons/Prosecution in the Reporting Month	
	e III	Summary Table for Site Activities in the Next Reporting Period	
	e 1.1	Key Project Contacts	
	le 1.2 le 1.3	Summary Table for Major Site Activities in the Reporting Month Summary of Environmental License and Permit	
Tabl		Air Quality Monitoring Locations	
	e 2.1	Frequency and Parameters of Air Quality Monitoring	
	e 2.3	Air Quality Monitoring Equipment	
Tabl	e 2.4	Major Dust Source during Air Quality Monitoring	
Tabl	e 2.5	Comparison of 1-hr TSP Monitoring Data with Predictions in EIA Report	(As
		Approved in 2013)	
Tabl	e 2.6	Comparison of 24-hr TSP Monitoring Data with Predictions in EIA Report Approved in 2013)	(As
Tabl	e 3.1	Noise Monitoring Stations	
	e 3.2	Frequency and Parameters of Noise Monitoring	
	le 3.3	Noise Monitoring Equipment	
	e 3.4	Other Noise Source during Noise Monitoring	
	e 3.5	Baseline Noise Level and Noise Limit Level for Monitoring Stations	1
ı abl	e 3.6	Comparison of Noise Monitoring Data with Predictions in EIA Report (As Approin 2013)	ovea
Tabl	e 4.1	in 2013) Monitoring of Measures to Minimise Disturbance to Waterbirds on Ng Tung, She Vuo and Shek Shaung Rivers during Pro Construction Phase	eung
Tabl	e 4.2	Yue and Shek Sheung Rivers during Pre-Construction Phase Ecological Monitoring Stations	

Table 4.3	Representative Waterbirds
Table 4.4	Total Bird Species and Abundance in the Reporting Month
Table 4.5	Abundance of Representative Waterbirds in the Reporting Month
Table 4.6	T-test Result for All Waterbirds in the Reporting Month
Table 4.7	T-test Result for Representative Waterbirds in the Reporting Month
Table 4.8	Observations during Ecological Monitoring in the Reporting Month
Table 8.1	Observations and Recommendations of Site Audit of Contract No. DC/2018/06
Table 8.2	Observations and Recommendations of Site Audit of Contract No. DC/2018/07
Table 8.3	Observations and Recommendations of Site Audit of Contract No. DE/2018/03
Table 8.4	Observations and Recommendations of Site Audit of Contract No. DE/2018/04
Table 10.1	Summary Table for Site Activities in the Next Reporting Period

LIST OF FIGURES

Figure 1.1	Layout Plan of the Project Site
Figure 1.2	Project Organisation for Environmental Monitoring and Audit
Figure 2	Locations of Air Quality Monitoring Stations
Figure 3	Locations of Construction Noise Monitoring Stations
Figure 4	Survey Location for Impact Ecological Monitoring

LIST OF APPENDICES

. 1	
Appendix A	Action and Limit Levels
Appendix B	Environmental Monitoring Schedules
Appendix C	Copies of Calibration Certificates for Air Quality Monitoring
Appendix D	Weather Information
Appendix E	1-hour TSP Monitoring Results and Graphical Presentations
Appendix F	24-hour TSP Monitoring Results and Graphical Presentations
Appendix G	Copies of Calibration Certificates for Noise Monitoring
Appendix H	Noise Monitoring Results and Graphical Presentations
Appendix I	Ecological Monitoring Results and Analysis
Appendix J	Photo Records of Ecological Monitoring
Appendix K	Site Audit Summary
Appendix L	Waste Flow Table
Appendix M	Event and Action Plans
Appendix N	Environmental Mitigation Implementation Schedule (EMIS)
Appendix O	Summaries of Environmental Complaint, Warning, Summon and Notification of
	Successful Prosecution
Appendix P	Summary of Exceedance
Appendix Q	Tentative Construction Programme

EXECUTIVE SUMMARY

Introduction

1. This is the 18th EM&A Report prepared by the Environmental Team, Cinotech Consultants Ltd., for Agreement No. SPW 07/2019 "Shek Wu Hui Effluent Polishing Plant – Main Works Stage 1". This report summarized the monitoring results and audits findings of the EM&A programme under the issued further EP No. FEP-02/474/2013 and in accordance with the Updated EM&A Manual during the reporting month of June 2021.

Summary of Main Works Undertaken and Key Measures Implemented

2. The main works undertaken during the reporting period are as follows:

Table I Summary Table for Major Site Activities in the Reporting Month

Contract No.	Contract Title	Site Activities
DC/2018/06	Shek Wu Hui Effluent Polishing Plant - Main Works Stage 1 - Civil Works for Sludge Treatment Facilities and 132kV Primary Substation	 RC works Wall and slab construction Backfilling Pipe laying Pipe jacking work Excavation works
DC/2018/07	Shek Wu Hui Effluent Polishing Plant - Main Works Stage 1 - Civil Works for Sewage Treatment Facilities	 ELS and construction of inlet reception chamber Trench excavation Road and drainage works Diversion of inlet works Process pipe of CHR and CHS Pre-drilling work and foundation work Cable diversion works Demolition work of existing main facilities Alternation of existing powerhouse Pre-bored H piles Sheetpile installation
DE/2018/03	Shek Wu Hui Effluent Polishing Plant - Main Works Stage 1 - Sidestream Treatment Facilities and E&M Works for Sludge Treatment Facilities	 Socket H piling Installation of EOT crane
DE/2018/04	Shek Wu Hui Effluent Polishing Plant - Main Works Stage 1 - E&M Works for Sewage Treatment Facilities	 Construction of temporary filtrate equalisation tank Installation of temporary primary sludge thickener and its accessories Retrofitting the existing primary sedimentation tank no. 4 and 6

3. Implementation of the key mitigation measures during the reporting period are as follows:

Air Quality

- Stockpiles were covered by impervious sheets.
- Water spraying on haul road was done to minimize dust generation.
- Faded NRMM label was replaced.

Water Quality

• Stagnant water on the impervious sheets was removed.

Waste Management

- Chemicals were stored in drip trays properly.
- Unused waste and materials were removed to maintain the tidiness of the site.

Summary of Exceedances, Investigation and Follow-up

4. Exceedance of Action/Limit levels during the reporting month (June 2021) and the investigation results and/or follow-up actions:

Air Quality Monitoring

- No Action/Limit Level exceedance for 1-hour TSP was recorded.
- No Action/Limit Level exceedance for 24-hour TSP was recorded.

Construction Noise Monitoring

• No Action/Limit Level exceedance for day time construction noise monitoring was recorded in the reporting month.

Ecological Monitoring

• No Action and Limit Level exceedance was triggered.

Complaint Handling, Prosecution and Public Engagement

Table II Summary of Complaint/Summons/Prosecution in the Reporting Month

Event Details		Follow-up/ Remedial Actions	Status/	
Event	Number	Brief Description		Remarks
Complaints Received	0	-	-	-
Notification of Summons and Prosecutions Received	0	-	-	-
Public Engagement Activities	0	-	-	-

Reporting Changes

5. There were no reporting changes during the reporting month.

Future Key Issues

6. The key works or activities will be anticipated in the next reporting period are as follows:

Table III Summary Table for Site Activities in the Next Reporting Period

Contract No.	Contract Title	Site Activities
DC/2018/06	Shek Wu Hui Effluent Polishing Plant - Main Works Stage 1 - Civil Works for Sludge Treatment Facilities and 132kV Primary Substation	 RC works Wall and slab construction Backfilling Pipe laying Pipe jacking work
DC/2018/07	Shek Wu Hui Effluent Polishing Plant - Main Works Stage 1 - Civil Works for Sewage Treatment Facilities	 ELS and construction of inlet reception chamber Trench excavation Road and drainage works Diversion of inlet works Process pipe of CHR and CHS Pre-drilling work and foundation work Cable diversion works Demolition work of existing main facilities Alternation of existing powerhouse Pre-bored H piles Sheetpile installation
DE/2018/03	Shek Wu Hui Effluent Polishing Plant - Main Works Stage 1 - Sidestream Treatment Facilities and E&M Works for Sludge Treatment Facilities	 Socket H piling Installation of EOT crane Installation of cable tray, conduit Installation of F.S. equipment Installation of power cable
DE/2018/04	Shek Wu Hui Effluent Polishing Plant - Main Works Stage 1 - E&M Works for Sewage Treatment Facilities	 Electrical installation of temporary filtrate equalisation tank Electrical installation of temporary primary sludge thickener and its accessories Retrofitting the existing primary sedimentation tank no. 6 Modification of existing emergency generator electrical works

1 INTRODUCTION

Background

- 1.1 The Further Expansion of Shek Wu Hui Effluent Polishing Plant (SWHEPP) is a designated Project (DP) under F.1 and F.2 of Part 1, Schedule 2 of Environmental Impact Assessment Ordinance (EIAO). The "North East New Territories New Development Areas" Environmental Impact Assessment (NENT NDAs EIA) Report (Registered No.: AEIAR-175/2013) covered the assessment for the Further Expansion of SWHSTW Phase 1A, 1B and 2, and the associated Environmental Monitoring and Audit (EM&A) Manual was approved on 18 October 2013.
- 1.2 The existing Shek Wu Hui Sewage Treatment Works (SWHSTW) is operated and maintained by the Drainage Services Department (DSD). It provides secondary level treatment to sewage collected from Sheung Shui, Fanling and adjacent areas, SWHSTW was completed in two stages and expanded progressively in the past year. In 2009, the expansion of SWHSTW was completed and its design capacity was 93,000m²/day at average dry weather flow (ADWF). After the Resource Allocation Exercise 2017, the existing SWHSTW is proposed to be upgraded from secondary to tertiary treatment level as the new SWHEPP at 3 stages: Main Works Stage 1, Stage 2 and Stage 3.
- 1.3 A Further Environmental Permit (EP) (Permit No. FEP-02/474/2013) was issued on 15 February 2018 to DSD as the Permit Holder to assume the responsibility for construction and operating the SWHEPP Project up to a capacity of 190,000m³/day. The updated Environmental Monitoring and Audit (EM&A) Manual was prepared in accordance with Condition 2.3 of the Further EP. The site layout plan for the Project is shown in **Figure 1.1**.
- 1.4 Cinotech Consultants Ltd. was designated as the Environmental Team (ET) to undertake the EM&A works for "Shek Wu Hui Effluent Polishing Plant Main Works Stage 1" (hereinafter called the "Project").

Purpose of the Report

1.5 This is the 18th Monthly EM&A Report which summarises the impact monitoring results and audit findings for the EM&A programme during the reporting period in June 2021.

Project Organizations

- 1.6 Different Parties with different levels of involvement in the project organization include:
 - Permit Holder Drainage Services Department (DSD)
 - Supervisor Representative AECOM Asia Company Limited (AECOM)
 - Environmental Team (ET) Cinotech Consultants Limited (Cinotech)
 - Independent Environmental Checker (IEC) Ramboll Hong Kong Limited (Ramboll)
 - Contractors
 - o Contract No.: DC/2018/06 Kwan Lee Chun Wo Joint Venture (KLCWJV)
 - o Contract No.: DC/2018/07 Kwan Lee Chun Wo Joint Venture (KLCWJV)
 - o Contract No.: DE/2018/03 Jardine Engineering Corporation Limited (JEC)
 - o Contract No.: DE/2018/04 Bestwise Envirotech Limited (Bestwise)

1.7 The key contacts of the Project are shown in **Table 1.1**.

Table 1.1 Key Project Contacts

Party	Role	Contact Person	Phone No.
DSD	Permit Holder	Ms. Konica Cheung	2594 7463
AECOM	Supervisor Representative	Ms. Bianca Choi	3907 6141
Cinotech	Environmental Team	Mr. KS Lee (ETL)	2151 2091
	Environmental Team	Ms. Betty Choi	2594 7463 3907 6141 2151 2091 2151 2072 3465 2850 6218 6408 5162 5933 6826 7319
Ramboll	Independent Environmental Checker	Mr. YH Hui	3465 2850
KLCWJV	Contractor (DC/2018/06)	Ms. Ruby Hui	6218 6408
KLCWJV	Contractor (DC/2018/07)	Ms. Shirley Kong	5162 5933
JEC	Contractor (DE/2018/03)	Ms. Juliet Ting	6826 7319
Bestwise	Contractor (DE/2018/04)	Mr. Albus Cheung	9731 0831

1.8 The Organizational Structure for Environmental Management is shown in **Figure 1.2**.

Construction Activities undertaken during the Reporting Month

1.9 The major site activities undertaken in the reporting month included:

Table 1.2 Summary Table for Major Site Activities in the Reporting Month

Contract No.	Contract Title	Site Activities	
DC/2018/06	Shek Wu Hui Effluent Polishing Plant - Main Works Stage 1 - Civil Works for Sludge Treatment Facilities and 132kV Primary Substation	 RC works Wall and slab construction Backfilling Pipe laying Pipe jacking work Excavation works 	
DC/2018/07	Shek Wu Hui Effluent Polishing Plant - Main Works Stage 1 - Civil Works for Sewage Treatment Facilities	 ELS and construction of inlet reception chamber Trench excavation Road and drainage works Diversion of inlet works Process pipe of CHR and CHS Pre-drilling work and foundation work Cable diversion works Demolition work of existing main facilities Alternation of existing powerhouse Pre-bored H piles Sheetpile installation 	

Contract No.	Contract Title	Site Activities
DE/2018/03	Shek Wu Hui Effluent Polishing Plant - Main Works Stage 1 - Sidestream Treatment Facilities and E&M Works for Sludge Treatment Facilities	 Socket H piling Installation of EOT crane
DE/2018/04	Shek Wu Hui Effluent Polishing Plant - Main Works Stage 1 - E&M Works for Sewage Treatment Facilities	 Construction of temporary filtrate equalisation tank Installation of temporary primary sludge thickener and its accessories Retrofitting the existing primary sedimentation tank no. 4 and 6

Summary of EM&A Requirements

- 1.10 The EM&A programme requires construction noise monitoring, air quality monitoring, water quality monitoring, ecological monitoring and environmental site audit, etc. The EM&A requirements for each parameter are described in the following sections, including:
 - All monitoring parameters;
 - Action and Limit levels for all environmental parameters;
 - Event Action Plans;
 - Environmental mitigation measures, as recommended in the Project EIA Report.
- 1.11 The advice on the implementation status of environmental protection and pollution control/mitigation measures is summarized in Section 8 of this report.
- 1.12 This report presents the monitoring results, observations, locations, equipment, period, methodology and QA/QC procedures of the monitoring parameters of the required environmental monitoring works and audit works for the Project in June 2021.

Statues of Environmental Licensing and Permitting

1.13 All permits/licenses obtained for the Project are summarized in **Table 1.3**.

 Table 1.3
 Summary of Environmental License and Permit

Contract No	Downsid / Linear No.	Valid Period		GL 1
Contract No.	Permit / License No.	From	То	Status
Environmenta	l Permit (EP)			•
All	FEP-02/474/2013	15 Feb 2018	N/A	Valid
Notification of	Construction Works under Air Po	ollution Control	Ordinance (AP	CO)
DC/2018/06	449210 (Portion A & C)	23 Sep 2019	N/A	Valid
DC/2018/06	449211 (WM1)	23 Sep 2019	N/A	Valid
DC/2018/07	449210	23 Sep 2019	N/A	Valid
DE/2018/03	455843 (WA3)	6 May 2020	N/A	Valid
DE/2018/03	457212 (WA1-B)	15 Jun 2020	N/A	Valid
DE/2018/03	460065 (Sidestream)	16 Sep 2020	N/A	Valid
DE/2018/04	460181	17 Sep 2020	N/A	Valid
Billing Accoun	t for Construction Waste Disposal			<u> </u>
DC/2018/06	7035390	11 Oct 2019	N/A	Valid
DC/2018/07	7035985	9 Dec 2019	N/A	Valid
DE/2018/03	7035700	6 Nov 2019	N/A	Valid
DE/2018/04	703621912	2 Jan 2020	N/A	Valid
Registration of	f Chemical Waste Producer			•
DC/2018/06	5213-624-K3371-01	14 Nov 2019	N/A	Valid
DC/2018/07	5213-624-K3371-02	6 Jan 2020	N/A	Valid
DE/2018/03	5213-624-T3861-01	14 Apr 2020	N/A	Valid
DE/2018/04	5213-624-B2592-01	7 Jul 2020	N/A	Valid
Effluent Disch	arge License			•
DC/2018/06	WT00035431-2019 (Portion C)	27 Jul 2020	31 Jan 2025	Valid
DC/2018/06	WT00035718-2020 (Portion A)	2 Apr 2020	30 Apr 2025	Valid
DC/2018/07	WT00035727-2020	1 Apr 2020	30 Apr 2025	Valid
DE/2018/03	WT00037220-2020	16 Mar 2021	31 Jan 2026	Valid
Construction I	Noise Permit (Use of Powered Mec	hanical Equipmo	ent)	•
DC/2018/06 &	GW-RN0181-21	12 Apr 2021	11 Jul 2021	Valid
DC/2018/07		F		
DC/2018/06	GW-RN0321-21	15 May 2021	30 Jun 2021	Valid
DE/2018/03	GW-RN0274-21	28 Apr 2021	27 Jul 2021	Valid
Admission Tic	ket for Disposal of Special Waste			
DC/2018/07	16113	17 Feb 2021	16 Jun 2021	Expired on 16 Jun 2021

2 AIR QUALITY

Monitoring Requirement

2.1 According to the Updated EM&A Manual of SWHEPP, 1-hour and 24-hour Total Suspended Particulates (TSP) monitoring were conducted to monitor the air quality for this Project. For regular impact monitoring, a sampling frequency of at least once in every six days at all of the monitoring stations for 24-hour TSP monitoring. For 1-hour TSP monitoring, the sampling frequency of at least three times in every six days shall be undertaken when the highest dust impact occurs. **Appendix A** shows the established Action/Limit Levels for the environmental monitoring works.

Monitoring Locations

2.2 Four designated monitoring stations were selected for air quality monitoring programme. **Table 2.1** describes the air quality monitoring locations, which are also depicted in **Figure 2**.

Table 2.1 Air Quality Monitoring Locations

Monitoring Stations	Location	Location of Measurement
AM1 ⁽¹⁾	Wai Loi Tsuen	Ground Level
AM2 ⁽¹⁾	Fu Tei Au	Ground Level
AM1a ⁽²⁾	Site Boundary of the Shek Wu Hui STW (East)	Ground Level
AM2a ⁽²⁾	Site Boundary of the Shek Wu Hui STW (North)	Ground Level

Remarks: (1) For 1-hour TSP monitoring; (2) For 24-hour TSP monitoring

Monitoring Parameters and Frequency

2.3 **Table 2.2** summarizes the monitoring parameters, monitoring period and frequencies of impact air quality monitoring. The monitoring schedule is shown in **Appendix B**.

Table 2.2 Frequency and Parameters of Air Quality Monitoring

Monitoring Stations	Parameter	Period	Frequency
AM1 & AM2	1-hour TSP	0700 - 1900	3 times/day, once every 6 days
AM1a & AM2a	24-hour TSP	24 hours	Once every 6 days

Monitoring Equipment

- 2.4 High Volume Samplers (HVS) in compliance with the specification stipulated in the EM&A Manual, Section 2.2.2, were used to carry out 24-hour TSP monitoring. Direct reading dust meter were also used to measure 1-hour average TSP levels. The 1-hour sampling was determined by HVS to check the validity and accuracy of the results measured by direct reading method.
- 2.5 Wind data monitoring equipment was set on rooftop (about 4/F) of the SWHSTW control room building for logging wind speed and wind direction such that the wind sensors were clear of obstructions or turbulence caused by building. The wind data monitoring equipment was recalibrated at least once every six months and the wind directions were divided into 16 sectors of 22.5 degrees each.

2.6 **Table 2.3** summarizes the equipment to be used for air quality monitoring. Copies of calibration certificates are attached in **Appendix C**.

Table 2.3 Air Quality Monitoring Equipment

Equipment	Model and Make	Quantity
1-hour TSP Dust Meter	Sibata Model No.: LD-5R	2
HVS Sampler	GMW Model: GS 2310	1
	TISCH Model: TE 5170	1
Calibrator	TISCH Model: TE-5025A	1
Wind Anemometer	Global Water Instrumentation WE800	1

Monitoring Methodology

1-hour TSP Monitoring

Measuring Procedures

2.7 The measuring procedures of the 1-hour dust meter are in accordance with the Manufacturer's Instruction Manual as follows:

(Sibata Model No.: LD-5R)

- The 1-hour dust meter is placed at least 1.3 meters above ground.
- Set POWER to "ON" and make sure that the battery level was not flash or in low level.
- Allow the instrument to stand for about 3 minutes and then the cap of the air sampling inlet has been released.
- Push the knob at MEASURE position.
- Set time/mode setting to [BG] by pushing the time setting switch. Then, start the background measurement by pushing the start/stop switch once. It will take 6 sec. to complete the background measurement.
- Push the time setting switch to change the time setting display to [MANUAL] at the bottom left of the liquid crystal display. Finally, push the start/stop switch to stop the measuring after 1 hour sampling.
- Information such as sampling date, time, count value and site condition were recorded during the monitoring period.

Maintenance/Calibration

- 2.8 The following maintenance/calibration is required for the 1-hour dust meter:
 - Check and calibrate the meter by HVS to check the validity and accuracy of the results measured by direct reading method at 2-month intervals throughout all stages of the air quality monitoring.

Monthly EM&A Report – June 2021

24-hour TSP Monitoring

Instrumentation

2.9 High volume samplers (HVS) (TISCH Model: TE-5170) complete with appropriate sampling inlets was employed for 24-hour TSP monitoring. The sampler was composed of a motor, a filter holder, a flow controller and a sampling inlet and its performance specification complied with that required by USEPA Standard Title 40, Code of Federation Regulations Chapter 1 (Part 50). Moreover, the HVS also met all the requirements in Section 2.2 of the Annex II Specification.

2.10 The positioning of the HVS samplers are as follows:

- A horizontal platform with appropriate support to secure the samplers against gusty wind shall be provided;
- No two samplers shall be placed less than 2 meter apart;
- The distance between the sampler and an obstacle, such as buildings, must be at least twice the height that the obstacle protrudes above the sampler;
- A minimum of 2 metres of separation from walls, parapets and penthouses is required for rooftop samplers;
- A minimum of 2 metres of separation from any supporting structure, measured horizontally is required;
- No furnace or incinerator flue is nearby;
- Airflow around the sampler is unrestricted;
- The sampler is more than 20 metres from the dripline;
- Any wire fence and gate, to protect the sampler, shall not cause any obstruction during monitoring;
- Permission must be obtained to set up the samplers and to obtain access to the monitoring stations; and
- A secured supply of electricity is needed to operate the samplers.

Operating/analytical procedures for the operation of HVS

- 2.11 Operating/analytical procedures for the air quality monitoring are highlighted as follows:
 - Prior to the commencement of the dust sampling, the flow rate of the high volume sampler was properly set (between 1.1 m³/min. and 1.4 m³/min.) in accordance with the manufacturer's instruction to within the range recommended in USEPA Standard Title 40, CFR Part 50.
 - For TSP sampling, fiberglass filters with a collection efficiency of > 99% for particles of 0.3 µm diameter were used.
 - The power supply was checked to ensure the sampler worked properly. On sampling, the sampler was operated for 5 minutes to establish thermal equilibrium before placing any filter media at the designated air monitoring station.
 - The filter holding frame was then removed by loosening the four nuts and a weighted and conditioned filter was carefully centered with the stamped number upwards, on a supporting screen.
 - The filter was aligned on the screen so that the gasket formed an airtight seal on the outer edges of the filter. Then the filter holding frame was tightened to the filter holder with swing bolts. The applied pressure should be sufficient to avoid air leakage at the edges.

- The shelter lid was closed and secured with the aluminum strip.
- The timer was then programmed. Information was recorded on the record sheet, which included the starting time, the weather condition and the filter number (the initial weight of the filter paper can be found out by using the filter number).
- After sampling, the filter was removed and sent to the HOKLAS laboratory (High Precision Chemical Testing Limited) for weighing. The elapsed time was also recorded.
- Before weighing, all filters were equilibrated in a conditioning environment for 24 hours. The conditioning environment temperature should be between 25°C and 30°C and not vary by more than ±3°C; the relative humidity (RH) should be < 50% and not vary by more than ±5%. A convenient working RH is 40%.

Maintenance/Calibration

- 2.12 The following maintenance/calibration is required for the HVS:
 - The high volume motors and their accessories were properly maintained. Appropriate maintenance such as routine motor brushes replacement and electrical wiring checking were made to ensure that the equipment and necessary power supply are in good working condition.
 - High volume samplers were calibrated at bi-monthly intervals using TE-5025A Calibration Kit throughout all stages of the air quality monitoring.

Results and Observations

- 2.13 Impact air quality monitoring was conducted at four monitoring stations as scheduled. The monitoring schedule is shown in **Appendix B**.
- 2.14 No Action/Limit Level exceedance was recorded for all 1-hour TSP monitoring in the reporting month.
- 2.15 No Action/Limit Level exceedance was recorded for all 24-hour TSP monitoring in the reporting month.
- 2.16 The air temperature, precipitation and the relative humidity data was obtained from daily extract of Ta Kwu Ling Station in Hong Kong Observatory Climate Information Service, where the wind speed and wind direction were recorded by the installed Wind Anemometer at rooftop (about 4/F) of the SWHSTW control room building. This weather information for the reporting month is summarized in **Appendix D**.
- 2.17 The monitoring data and graphical presentations of 1-hour and 24-hour TSP monitoring results are shown in **Appendix E** and **Appendix F** respectively.
- 2.18 According to our field observations, the major dust source identified at the designated air quality monitoring stations are as follows:

Table 2.4 Major Dust Source during Air Quality Monitoring

Monitoring Stations	Major Dust Source	
AM1 - Wai Loi Tsuen	Road Traffic at Sheung Shui Tung Hing Road	
AM2 - Fu Tei Au	N/A	
AM1a - Site Boundary of the Shek Wu Hui STW (East)	Vehicle Movement within SWHSTW	
AM2a - Site Boundary of the Shek Wu Hui STW (North)	N/A	

Comparison of EM&A Result with EIA Prediction

2.19 The air monitoring data was compared with the predictions in the EIA Report (as approved in 2013) as summarised in **Tables 2.5** and **Table 2.6**.

Table 2.5 Comparison of 1-hr TSP Monitoring Data with Predictions in EIA Report (As Approved in 2013)

Monitoring Stations	ASR ID	Predicted 1-hr TSP Concentration in EIA Report (as Approved in 2013), dB(A), µg/m ³	Reporting Month (June 2021), µg/m³
AM1 - Wai Loi Tsuen	N/A	N/A ⁽¹⁾	10.4 - 52.5
AM2 - Fu Tei Au	FLN-E28	255	7.8 - 50.0

Remarks:

(1) No 1-hr TSP concentration was predicted in EIA Report (As Approved in 2013).

Table 2.6 Comparison of 24-hr TSP Monitoring Data with Predictions in EIA Report (As Approved in 2013)

Monitoring Stations	Predicted 24-hr TSP Concentration in EIA Report (as approved in 2013), dB(A), μg/m ³	Reporting Month (June 2021), μg/m³
AM1a - Site Boundary of the Shek Wu Hui STW (East)	N/A ⁽¹⁾	33.4 - 77.3
AM2a - Site Boundary of the Shek Wu Hui STW (North)	N/A ⁽¹⁾	13.5 - 31.7

Remarks:

2.20 The 1-hour TSP concentration at AM2 in the reporting month was lower than the prediction in the EIA Report (As Approved in 2013). The 1-hour TSP concentrations at AM1 as well as 24-hour TSP concentrations at AM1a and AM2a were not predicted in the EIA Report (As Approved in 2013).

⁽¹⁾ No 24-hr TSP concentration was predicted in EIA Report (as approved in 2013).

3 NOISE

Monitoring Requirements

3.1 According to the Updated EM&A Manual, construction noise monitoring was conducted to monitor the construction noise arising from the construction activities. The regular monitoring frequency for each monitoring station shall be on a weekly basis and conduct one set of measurements between 0700 and 1900 hours on normal weekdays. **Appendix A** shows the established Action and Limit Levels for the environmental monitoring works.

Monitoring Locations

3.2 Noise monitoring was conducted at three designated monitoring stations in the reporting period. **Table 3.1** and **Figure 3** show the locations of these stations.

Table 3.1 Noise Monitoring Stations

Monitoring Stations	Location	Location of Measurement
NM1	Wai Loi Tsuen	Ground Level
NM2	Fu Tei Au	Ground Level
NM3	Man Kok Village	Ground Level

Monitoring Parameters, Frequency and Duration

3.3 **Table 3.2** summarizes the monitoring parameters, frequency and total duration of monitoring. The noise monitoring schedule is shown in **Appendix B**.

Table 3.2 Frequency and Parameters of Noise Monitoring

Monitoring Stations	Time Period	Duration	Frequency	Parameter	Measurement
NM1				L ₁₀ (30 min.) dB(A)	Free Field
NM2	0700-1900 hrs on normal weekdays	30 minutes	Once per week	L ₉₀ (30 min.) dB(A)	Free Field
NM3				$\begin{array}{c} L_{eq}(30 \text{ min.}) \\ dB(A) \end{array}$	Free Field

Monitoring Equipment

3.4 Integrating Sound Level Meter was used for impact noise monitoring. The meters were Type 1 sound level meter capable of giving a continuous readout of the noise level readings including equivalent continuous sound pressure level (L_{eq}) and percentile sound pressure level (L_x) that also complied with International Electrotechnical Commission Publications 651:1979 (Type 1) and 804:1985 (Type 1) specifications. **Table 3.3** summarizes the noise monitoring equipment being used. Copies of calibration certificates are attached in **Appendix G**.

Table 3.3 Noise Monitoring Equipment

Equipment	Model and Make	Quantity
Integrating Sound Level Meter	BSWA 308	3
Calibrator	ST-120	2

Monitoring Methodology and QA/QC Procedure

- 3.5 The monitoring procedures are as follows:
 - The monitoring station was normally be at a point 1m from the exterior of the sensitive receivers building façade and be at a position 1.2m above the ground.
 - For free field measurement, the meter was positioned away from any nearby reflective surfaces. All records for free field noise levels were adjusted with a correction of +3 dB(A).
 - The battery condition was checked to ensure the correct functioning of the meter.
 - Parameters such as frequency weighting, the time weighting and the measurement time were set as follows:
 - Frequency weighting: A
 - Time weighting: Fast
 - Time measurement: 30 minutes
 - Prior to and after each noise measurement, the meter was calibrated using a Calibrator for 94.0 dB at 1000 Hz. If the difference in the calibration level before and after measurement was more than 1.0 dB, the measurement would be considered invalid and repeat of noise measurement would be required after re-calibration or repair of the equipment.
 - The wind speed was frequently checked with the portable wind meter.
 - At the end of the monitoring period, the L_{eq}, L₉₀ and L₁₀ were recorded. In addition, site conditions and noise sources were recorded on a standard record sheet.
 - Noise monitoring would be cancelled in the presence of fog, rain, and wind with a steady speed exceeding 5 m/s, or wind with gusts exceeding 10 m/s. Supplementary monitoring would be provided to ensure sufficient data would be obtained.

Maintenance and Calibration

- 3.6 The microphone head of the sound level meter and calibrator were cleaned with a soft cloth at quarterly intervals.
- 3.7 The sound level meter and calibrator were checked and calibrated at yearly intervals.
- 3.8 Immediately prior to and following each noise measurement the accuracy of the sound level meter was checked using an acoustic calibrator generating a known sound pressure level at a known frequency. Measurements were accepted as valid only if the calibration levels from before and after the noise measurement agree to within 1.0 dB.

Results and Observations

- 3.9 No Action/Limit Level exceedance was recorded for all construction noise monitoring in the reporting month.
- 3.10 Noise monitoring results and graphical presentations are shown in **Appendix H**.

3.11 The major noise sources identified at the noise monitoring stations are shown in **Table 3.4**.

Table 3.4 Other Noise Source Identified during Noise Monitoring

Monitoring Stations	Major Noise Source	
NM1	Railway Noise and Road Traffic at Sheung Shui Tung Hing	
INIVII	Road	
NM2	N/A	
NM3	Road Traffic at Po Wan Road	

3.12 All the Construction Noise Levels (CNLs) reported in this report were adjusted with the corresponding baseline level (i.e. Measured Leq – Baseline Leq = CNL), in order to facilitate the interpretation of the noise exceedance. The baseline noise level and the Noise Limit Level at each designated noise monitoring station are presented in **Table 3.5**.

Table 3.5 Baseline Noise Level and Noise Limit Level for Monitoring Stations

Monitoring Stations	Baseline Noise Level, dB (A) (at 0700 – 1900 hrs on normal weekdays)	Noise Limit Level, dB (A) (at 0700 – 1900 hrs on normal weekdays)
NM1	63.4	
NM2	58.0	75
NM3	63.4	

Comparison of EM&A Result with EIA Prediction

3.13 The noise monitoring data was compared with the predictions in EIA Report (as approved in 2013) as summarised in **Table 3.6**.

Table 3.6 Comparison of Noise Monitoring Data with Predictions in EIA Report (As Approved in 2013)

Monitoring Stations	NSR ID	Predicted Mitigated Construction Noise Levels in EIA Report (as Approved in 2013), dB(A)	Reporting Month (June 2021), Leq (30min) dB(A)
NM1 - Wai Loi Tsuen	N/A	N/A ⁽¹⁾	59.7 – 65.5
NM2 - Fu Tei Au	N/A	N/A ⁽¹⁾	56.5 – 61.2
NM3 – Man Kok Village	FN-18	66-75	57.4 – 63.1

Remarks:

3.14 The results at NM3 were lower than the range of the predicted mitigated construction noise levels in the EIA Report (As Approved in 2013). Construction noise levels at NM1 and NM2 were not predicted in the EIA Report (As Approved in 2013).

⁽¹⁾ No construction noise level was predicted in EIA Report (As Approved in 2013).

4 ECOLOGY

Monitoring Requirements

4.1 According to the Updated EM&A Manual, waterbird species which use rivers near the Project Site were identified and recorded. The monitoring requirement in the EM&A Manual is shown in **Table 4.1**. **Appendix A** shows the established Action/Limit Levels for ecological monitoring works.

Table 4.1 Monitoring of Measures to Minimise Disturbance to Waterbirds on Ng Tung, Sheung Yue and Shek Sheung Rivers during Construction Phase

Phase	Methodology	
Construction	Weekly transect at both high and low tides to identify and enumerate all bird species utilising the river channels and identify any sources of actual or potential disturbance to birds due to construction activities throughout the construction period.	

4.2 The monitoring should be conducted by the ET and supervised by a qualified ecologist who will be a member of the ET.

Monitoring Locations

4.3 Transect and point count surveys were proposed within the 500m boundary of Ng Tung River, Sheung Yue River and Shek Sheung River of the assessment area. Three transects and seven-point count locations during high and low tides were applied. These locations are shown in **Figure 4** and summarized in **Table 4.2**. The photo of each transect is provided in **Appendix J**.

Table 4.2 Ecological Monitoring Stations

Monitoring Stations	Descriptions	Influenced by Tidal Action
Transect T1		
Point Count Location P1		No
Point Count Location P2	Alana Na Tuna Dinan	
Transect T2	Along Ng Tung River	
Point Count Location P3		Yes
Point Count Location P4		
Point Count Location P5	At Shek Sheung River (Low-flow Channel)	No
Transect T3	Along Shek Sheung River & Sheung Yue River	Yes
Point Count Location P6	At Shek Sheung River	Yes
Point Count Location P7	At Intersection between Sheung Yue River and Shek Sheung River	Yes

Monitoring Parameters, Frequency and Duration

4.4 Monitoring surveys were conducted on a weekly basis at both high and low tides (it is considered high tide when tidal levels are above 1.5m and low tide when tidal level are below 1.5m at Tsim Bei Tsui Station). The magnitude of how much above or below 1.5m was subject to tidal conditions of that week as it varied throughout different times of the year. Nonetheless, the high and low tide relative to that week's tidal condition were taken into consideration. The ecological monitoring schedule is shown in **Appendix B**.

Monitoring Methodology

- 4.5 Transect survey was undertaken along the concerned rivers (Ng Tung River, Sheung Yue River and Shek Sheung River) adjacent to proposed construction activities. As the sensitive receivers (large waterbirds) are easily visible and the surveyor has used auxiliary equipment such as camera(s) and binoculars (magnification 7-10x). The transect route only follows one bank of these rivers.
- 4.6 At point count locations, surveyors identified and recorded bird species which were seen or heard along the river channel. For each point count, surveyors quantitatively recorded all species seen and heard for the duration of five minutes up to the distance where birds were still detectable. All avifauna along the walk transect were recorded. Noticeable behaviours (e.g. breeding behaviours such as nesting and presence of recently fledged juveniles, roosting and feeding activities, etc.) were recorded as well.
- 4.7 Ornithological nomenclature used in report should follow *The Avifauna of Hong Kong* (Carey et al. (2001)), *The Birds of Hong Kong and South China* (Viney et al. (2005)) and the most recent updated list from other sources (e.g. Hong Kong Bird Watching Society).
- 4.8 Weather conditions, tidal information at the time of the survey and other noticeable activities occurring within or in the vicinity of the survey areas (e.g. ongoing routine drainage channel maintenance works and other human activities that could create disturbances to birds) were recorded.

Analytical Methodology

4.9 The number and species of waterbirds utilizing the rivers fluctuate every day naturally. Therefore, the survey data were collectively analysed on a monthly basis to increase the sample size and to reduce random error on one survey day. Since occurrence of waterbirds has distinctive seasonal pattern, the construction phase data for all waterbirds and representative waterbirds were compared with the baseline data for the respective month and season. The representatives of waterbirds are listed in **Table 4.3**.

Table 4.3	Representative	Waterbirds
------------------	----------------	------------

Species Name	Common Name	Chinese Name
Egretta garzetta	Little Egret	小白鷺
Ardea cinerea	Grey Heron	蒼鷺
Ardeola bacchus	Chinese Pond Heron	池鷺
Phalacrocorax carbo	Great Cormorant	普通鸕鷀
Ardea alba	Great Egret	大白鷺
Bubulcus coromandus	Eastern Cattle Egret	牛背鷺

- 4.10 When a decline in abundance of all or representative waterbird is identified, one-tailed Student t-test was adopted to statistically analyse whether the drop is significant. If the collected data for the reporting month fails to show no significant difference from that in the baseline phase at 95% confidence level, the action level will be triggered. Likewise, the limit level is set at 99% confidence level.
- 4.11 In addition, if important behaviours such as breeding, brooding, nesting and presence of recently fledged juveniles of species of conservation importance are observed, the Resident Engineer, Contractor and IEC should be notified immediately after the survey. The Contractor should review current construction programme and minimize disturbance due to construction activities.

Results

4.12 For this reporting month, the numbers of species and individuals recorded were provided in **Table 4.4**. The photo record of waterbirds can be found in **Appendix J**.

Table 4.4 Total Bird Species and Abundance in the Reporting Month

	Number of Species	Abundance
All Avifauna	41	831
Waterbirds	10	169

4.13 **Table 4.5** presents the abundance of representative species.

 Table 4.5
 Abundance of Representative Waterbirds in the Reporting Month

Species Name	Common Name	Chinese Name	Abundance
Egretta garzetta	Little Egret	小白鷺	71
Ardea cinerea	Grey Heron	蒼鷺	0
Ardeola bacchus	Chinese Pond Heron	池鷺	59
Phalacrocorax carbo	Great Cormorant	普通鸕鷀	0
Ardea alba	Great Egret	大白鷺	10
Bubulcus coromandus	Eastern Cattle Egret	牛背鷺	22

Analysis

4.14 The result of student t-tests for all waterbirds and representative waterbirds are compiled in **Table 4.6** and **4.7** respectively. Further details are provided in **Appendix I**.

Table 4.6 T-test Result for All Waterbirds in the Reporting Month

T-values of Data in Reporting Month			Confidence Level (Critical Value)		
			95% (-2.353)	99% (-4.541)	
Abundance	Monthly	-2.430	×	✓	
Abundance	Seasonal	-0.930	✓	✓	

Remarks

Table 4.7 T-test Result for Representative Waterbirds in the Reporting Month

Common Name of	T-value		nce Level l Value)	T-value		nce Level l Value)	Overall
Representative Waterbird	Monthly	95% (-2.353)	99% (-4.541)	Seasonal	95% (-2.353)	99% (-4.541)	Overall
Little Egret	-2.746	×	✓	-1.794	✓	✓	✓
Grey Heron				N/A*			
Chinese Pond Heron	-7.444	×	×	-1.912	√	√	✓
Great Cormorant				N/A*			
Great Egret	-0.602	✓	✓	-0.163	√	✓	✓
Eastern Cattle Egret	1.134	√	√	1.651	√	✓	√

Remarks

- 4.15 No Action Level and Limit Level was triggered for ecological monitoring in the reporting month.
- 4.16 The monitoring work will continue next month to evaluate any construction impact on waterbirds.

Observations

- 4.17 Waterbird behaviour observed during ecological monitoring are listed below:
 - Flying
 - Foraging
 - Soaring
 - Resting

^{✓ =} T-value falls within the confidence level, the impact monitoring data shows no significant difference to the baseline data.

[≭] = T-value falls outside the confidence level, the impact monitoring data shows significant difference to the baseline data.

^{✓ =} T-value falls within the confidence level, the impact monitoring data shows no significant difference to the baseline data.

[≭] = T-value falls outside the confidence level, the impact monitoring data shows significant difference to the baseline data.

^{*} Great Cormorant (*Phalacrocorax carbo*) and Grey Heron (*Ardea cinerea*) were not recognised as representative waterbird species during Summer.

4.18 The anthropogenic activities observed during ecological monitoring are listed in **Table 4.8**.

Table 4.8 Observations during Ecological Monitoring in the Reporting Month

T and the second	Observations			
Location	Project Related	Non-project Related		
T1 (PC1, PC2)	N/A	N/A		
T2 (PC3, PC4)	Excavation and crane	Jaywalking & Fishing		
PC5	Excavation and crane	N/A		
T3 (PC6, PC7)	N/A	Construction of planter, sheet- piling, generator & wielding works		
		Jaywalking &Fishing		

5 WATER QUALITY

Monitoring Requirement

- 5.1 According to the Updated EM&A Manual, no water monitoring is required before the commencement of outfall construction at Ng Tung River.
- 5.2 Site audits were carried out on a weekly basis to monitor and audit the timely implementation of water quality mitigation measures within the site boundaries of this Project. The summaries of site audits are attached in **Appendix K**.

6 WASTE MANAGEMENT

Monitoring Requirement

6.1 According to the Updated EM&A Manual, waste management would be the contractor's responsibility to ensure that all wastes produced during the construction works for the Project are handled, stored and disposed of in accordance with good waste management practices, EPD's regulations and requirements. No monitoring for waste management is required for the Project. An environmental management plan (EMP) should be prepared and submitted to the Supervisor for approval. The monitoring and auditing requirements of the EMP should be followed with regard to the management of C&D material.

Waste Management Status

- 6.2 Site audits were carried out on a weekly basis to monitor and audit to ensure that proper storage, transportation and disposal practices of waste materials generated during construction activities, such as construction and demolition (C&D) materials and general refuse are being implemented. The summaries of site audits are attached in **Appendix K**.
- 6.3 The amount of wastes generated by the major site activities of this Project during the reporting month is shown in **Appendix L**.

7 LANDSCAPE AND VISUAL

Audit Requirement

- 7.1 According to the Updated EM&A Manual, site audits would be undertaken during the construction phase of the Project to check that the proposed landscape and visual mitigation measures are properly implemented and maintained as per their intended objectives. Particularly audits would be carried out during site clearance when proposed tree felling and transplantation may occur. Site inspections would be undertaken at least once every two weeks during the construction period.
- 7.2 Site audits were carried out on a weekly basis to monitor and audit the timely implementation of landscape and visual mitigation measures within the site boundaries of this Project. The summaries of site audits are attached in **Appendix K**.

8 ENVIRONMENTAL AUDIT

Site Audits

- 8.1 Site audits were carried out on a weekly basis to monitor the timely implementation of proper environmental management practices and mitigation measures in the Project site. The summaries of site audits are attached in **Appendix K**.
- 8.2 Site audits for Contract No. DC/2018/06 and DC/2018/07 were conducted on 1, 10, 15, 22 & 29 June 2021 in the reporting month, whereas that for Contract No. DE/2018/03 and DE/2018/04 were conducted on 1, 8, 15, 22 & 29 June 2021 in the reporting month. Joint site inspection with the representative of IEC was conducted on 29 June 2021. No non-compliance was observed during the site audit.

Implementation Status of Environmental Mitigation Measures

- 8.3 According to Environmental Permits, the approved EIA Report (Register No.: AEIAR-175/2013), and the Updated EM&A Manual of the Project, the mitigation measures detailed in the documents are recommended to be implemented during the construction phase. An Environmental Mitigation Implementation Schedule (EMIS) is provided in **Appendix N**.
- 8.4 The ET weekly site inspections were carried out during the reporting month and the observations and recommendations are summarized in **Tables 8.1 8.4**. Refer to **Appendix K** for the site inspection summary reports in the reporting month.

Table 8.1 Observations and Recommendations of Site Audit of Contract No. DC/2018/06

Parameters	Date	Observations and Recommendations	Follow-up
Water Quality	N/A	There was no observation in the reporting period.	N/A
Air Quality	26 May 2021	Faded NRMM label should be replaced at Portion C.	The condition was observed to be improved/rectified by the contractor during the audit session on 1 June 2021.
Noise	N/A	There was no observation in the reporting period.	N/A
Waste / Chemical Management	N/A	There was no observation in the reporting period.	N/A
Ecology and Fisheries	N/A	There was no observation in the reporting period.	N/A
Visual and Landscape	N/A	There was no observation in the reporting period.	N/A
Permits /Licences	N/A	There was no observation in the reporting period.	N/A

Table 8.2 Observations and Recommendations of Site Audit of Contract No. DC/2018/07

Parameters	Date	Observations and Recommendations	Follow-up
Water Quality	N/A	There was no observation in the reporting period.	N/A
Air Quality	N/A	There was no observation in the reporting period.	N/A
Noise	N/A	There was no observation in the reporting period.	N/A
Waste / Chemical Management	N/A	There was no observation in the reporting period.	N/A
Ecology and Fisheries	N/A	There was no observation in the reporting period.	N/A
Visual and Landscape	N/A	There was no observation in the reporting period.	N/A
Permits /Licences	N/A	There was no observation in the reporting period.	N/A

Table 8.3 Observations and Recommendations of Site Audit of Contract No. DE/2018/03

Parameters	Date	Observations and Recommendations	Follow-up
Water Quality	N/A	There was no observation in the reporting period.	N/A
Air Quality	N/A	There was no observation in the reporting period.	N/A
Noise	N/A	There was no observation in the reporting period.	N/A
Waste / Chemical Management	N/A	There was no observation in the reporting period.	N/A
Ecology and Fisheries	N/A	There was no observation in the reporting period.	N/A
Visual and Landscape	N/A	There was no observation in the reporting period.	N/A
Permits /Licences	N/A	There was no observation in the reporting period.	N/A

Table 8.4 Observations and Recommendations of Site Audit of Contract No. DE/2018/04

Table 0.4 Ob.	it of Contract 110. DE/2010/04		
Parameters	Date	Observations and Recommendations	Follow-up
Water Quality	N/A	There was no observation in the reporting period.	N/A
Air Quality	N/A	There was no observation in the reporting period.	N/A
Noise	N/A	There was no observation in the reporting period.	N/A
Waste / Chemical Management	N/A	There was no observation in the reporting period.	N/A
Ecology and Fisheries	N/A	There was no observation in the reporting period.	N/A
Visual and Landscape	N/A	There was no observation in the reporting period.	N/A
Permits /Licences	N/A	There was no observation in the reporting period.	N/A

Implementation Status of Event and Action Plans

8.5 The Event and Action Plans for air quality, construction noise, ecological monitoring and landscape and visual are presented in **Appendix M**.

Air Quality Monitoring

- No Action/Limit Level exceedance for 1-hour TSP was recorded.
- No Action/Limit Level exceedance for 24-hour TSP was recorded.

Construction Noise Monitoring

- No documented complaint on construction noise was received; no Action Level exceedance for day time construction noise monitoring was recorded.
- No Limit Level exceedance for day time construction noise monitoring was recorded in the reporting month.

Ecological Monitoring

• No Action and Limit Level was triggered.

Landscape and Visual Monitoring

• No non-conformity for landscape and visual was recorded.

9 ENVIRONMENTAL NON-CONFORMANCE

Summary of Complaint, Warning, Notification of any Summons and Successful Prosecution

- 9.1 No environmental complaints, warning, notifications of summons and successful prosecutions were received in the reporting month.
- 9.2 The summary of environmental complaint, warning, summon and notification of successful prosecution for the Project is presented in **Appendix O**.

Summary of Exceedance

9.3 The summary of exceedance record in reporting month is shown in **Appendix P**.

10 FUTURE KEY ISSUES

- 10.1 Tentative construction programmes for the next three months are provided in **Appendix Q**.
- 10.2 Major site activities undertaken for the coming months are summarized in **Table 10.1**.

Table 10.1 Summary Table for Site Activities in the Next Reporting Period

Contract No.	Contract Title	Site Activities
DC/2018/06	Shek Wu Hui Effluent Polishing Plant - Main Works Stage 1 - Civil Works for Sludge Treatment Facilities and 132kV Primary Substation	 RC works Wall and slab construction Backfilling Pipe laying Pipe jacking work
DC/2018/07	Shek Wu Hui Effluent Polishing Plant - Main Works Stage 1 - Civil Works for Sewage Treatment Facilities	 ELS and construction of inlet reception chamber Trench excavation Road and drainage works Diversion of inlet works Process pipe of CHR and CHS Pre-drilling work and foundation work Cable diversion works Demolition work of existing main facilities Alternation of existing powerhouse Pre-bored H piles Sheetpile installation
DE/2018/03	Shek Wu Hui Effluent Polishing Plant - Main Works Stage 1 - Sidestream Treatment Facilities and E&M Works for Sludge Treatment Facilities	 Socket H piling Installation of EOT crane Installation of cable tray, conduit Installation of F.S. equipment Installation of power cable
DE/2018/04	Shek Wu Hui Effluent Polishing Plant - Main Works Stage 1 - E&M Works for Sewage Treatment Facilities	 Electrical installation of temporary filtrate equalisation tank Electrical installation of temporary primary sludge thickener and its accessories Retrofitting the existing primary sedimentation tank no. 6 Modification of existing emergency generator electrical works

10.3 Key environmental issues in the coming months include:

- Stockpile accumulation on-site;
- Water spraying for dust generating activities and on haul road;
- Wastewater and runoff discharge from site;
- No disposition of slurry at the existing Shek Wu Hui Sewage Treatment Works;
- Coverage of open manholes to avoid dirty runoff to drainage system;
- Noise from operation of the equipment, especially for excavation works and machinery onsite:
- Accumulation of general refuse and construction waste on-site;
- Proper storage of construction materials on-site; and
- Storage of chemicals/fuel and chemical waste/waste oil on-site.

Monitoring Schedule

10.4 The tentative environmental monitoring schedule for the next month is shown in **Appendix B**.

11 CONCLUSIONS AND RECOMMENDATIONS

Conclusions

11.1 This is the 18th Monthly EM&A Report which presents the EM&A works undertaken during the reporting month in accordance with the Updated EM&A Manual and the requirement under EP.

Air Quality Monitoring

11.2 No Action/Limit Level exceedance was recorded for all 1-hour and 24-hour TSP monitoring in the reporting month.

Construction Noise Monitoring

11.3 No Action/Limit Level exceedance was recorded for all noise monitoring in the reporting month.

Ecology

11.4 No Action and Limit Level exceedance was triggered for all ecological monitoring in the reporting month.

Site Audit

11.5 5 ET joint weekly environmental site inspections were conducted in the reporting month.

Complaint, Notification of Summons and Successful Prosecution

11.6 No environmental complaints, notifications of summons and successful prosecutions were received in the reporting month.

Recommendations

11.7 According to the environmental audit performed in the reporting month, the following recommendations were made:

Air Quality

- Regular water spraying on haul road and dry surfaces should be applied to minimize dust
- Stockpiles should be covered by impervious materials.
- Faded NRMM label should be replaced.


Water Quality


- Stagnant water should be removed and pumped through the sedimentation tank.
- Wastewater should be pumped and collected in the sedimentation tank before discharge.
- Muddy water should not be discharged into the surrounding rivers.
- No slurry should be disposed of at the existing Shek Wu Hui Sewage Treatment Works.

Waste Management

- General refuse and construction waste accumulation should be avoided.
- Chemicals should be stored in drip trays properly.

FIGURES







CIN	O	IECH


Agreement No. SPW07/2019 Shek Wu Hui Effluent Polishing Plant- Main Works Stage 1

Project Organisation For Environmental Monitoring and Audit

SCALE	N.T.S.	DATE	Sep 2019
CHECK	JM	DRAWN	SY
JOB NO.	MA19019	FIGURE NO.	1.2







APPENDIX A ACTION AND LIMIT LEVELS

Appendix A - Action and Limit Levels

Table A-1 Action and Limit Levels for 1-hour TSP

Location	Action Level, μg/m ³	Limit Level, μg/m ³
AM1	320	500
AM2	322	300

Table A-2 Action and Limit Levels for 24-hour TSP

Location	Action Level, μg/m ³	Limit Level, μg/m ³
AM1a	189	260
AM2a	187	200

Table A-3 Action and Limit Levels for Noise during Construction Period

Time Period	Action Level	Limit Level	
0700-1900 hrs on normal weekdays	When one documented complaint is received	75 dB(A)*	

^{*}Remarks:

- If works are to be carried out during restricted hours, the conditions stipulated in the Construction Noise Permit (CNP) used by the Noise Control Authority have to be followed.
- Reduce to 70 dB(A) for schools and 65 dB(A) during school examination periods.

Table A-4 Action and Limit Levels of Disturbance to Waterbirds using Ng Tung, Sheung Yue and Shek Sheung Rivers during Construction Phase

Action Level	Limit Level
Decline in numbers of all waterbird species relative to numbers during Baseline Monitoring such that the Action Level response is triggered.	Decline in numbers of all waterbird species relative to numbers during baseline monitoring such that the limit level response is triggered.
Decline in numbers of any one waterbird species occurring in significant numbers* during Baseline Monitoring such that the Action Level response is triggered.	Decline in numbers of any one waterbird species occurring in significant numbers* during Baseline Monitoring such that the Limit Level response is triggered.

Note: Whether numbers are significant depend on species and season after collection and evaluation of baseline survey data.

APPENDIX B ENVIRONMENTAL MONITORING SCHEDULES

Agreement No. SPW 07/2019

Shek Wu Hui Effluent Polishing Plant - Main Works Stage 1

Impact Air.	, Noise and Ecology	Monitoring	Schedule (.	June 2021)
Impact III	, I tolde alla Deolog	11101111011115	Delicatio (, une 2 021 <i>)</i>

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
		1-Jun	2-Jun	3-Jun	4-Jun	5-Jun
				24 hrs TSP Ecology	1 hr TSP x 3	
6-Jun	7-Jun	8-Jun	9-Jun	10-Jun	11-Jun	12-Jun
	Ecology	24 hrs TSP	1 hr TSP x 3 Noise			24 hrs TSP
13-Jun	14-Jun	15-Jun	16-Jun	17-Jun	18-Jun	19-Jun
		1 hr TSP x 3 Noise			24 hrs TSP Ecology	
20-Jun	21-Jun	22-Jun	23-Jun	24-Jun	25-Jun	26-Jun
	1 hr TSP x 3 Noise Ecology			24 hrs TSP	1 hr TSP x 3	
27-Jun	28-Jun	29-Jun	30-Jun			
		24 hrs TSP	1 hr TSP x 3 Noise			

The schedule may be changed due to unforeseen circumstances (adverse weather, etc)

Air Quality Monitoring Station

1-hr TSP AM1 - Wai Loi Tsuen

AM2 - Fu Tei Au

24-hr TSP

AM1a - Site Boundary of the Shek Wu Hui STW (East) AM2a - Site Boundary of the Shek Wu Hui STW (North)

Noise Monitoring Station

NM1 - Wai Loi Tsuen NM2 - Fu Tei Au NM3 - Man kok Village

Agreement No. SPW 07/2019

Shek Wu Hui Effluent Polishing Plant - Main Works Stage 1

Tentative Impact Air, Noise and Ecology Monitoring Schedule (July 2021)

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
				1-Jul	2-Jul	3-Jul
					Ecology	
4-Jul	5-Jul	6-Jul	7-Jul	8-Jul	9-Jul	10-Jul
	24 hrs TSP Ecology	1 hr TSP x 3 Noise				24 hrs TSP
11-Jul	12-Jul	13-Jul	14-Jul	15-Jul	16-Jul	17-Jul
	1 hr TSP x 3 Noise			24 hrs TSP	1 hr TSP x 3 Ecology	
18-Jul	19-Jul	20-Jul	21-Jul	22-Jul	23-Jul	24-Jul
			24 hrs TSP	1 hr TSP x 3 Noise Ecology		
25-Jul	26-Jul	27-Jul	28-Jul	29-Jul	30-Jul	31-Jul
		24 hrs TSP	1 hr TSP x 3 Noise		Ecology	

Air Quality Monitoring Station

1-hr TSP

AM1 - Wai Loi Tsuen

AM2 - Fu Tei Au

24-hr TSP

AM1a - Site Boundary of the Shek Wu Hui STW (East)

AM2a - Site Boundary of the Shek Wu Hui STW (North)

Noise Monitoring Station

NM1 - Wai Loi Tsuen NM2 - Fu Tei Au

NM3 - Man kok Village

APPENDIX C COPIES OF CALIBRATION CERTIFICATES FOR AIR QUALITY MONITORING

CINOTECH CONSULTANTS LIMITED

Digital Dust Indicator



Date of Calibration 1-Jun-21

Certificate of Calibration

Description:

It is certified that the item under calibration has been calibrated by corresponding calibrated High Volume Sampler

Manufacturer:	nufacturer: Sibata Scientific Technology LTD.			Validity of Calibration Record 1-Aug-21		
Model No.:	LD-5R					
Serial No.:	972777					
Equipment No.:	SA-01-06		Sensitivity	0.001 mg/m3	_	
High Volume Sa	mpler No.: A-01-0	03	Before Sensitiv	vity Adjustment	645	
Tisch Calibration	n Orifice No.: 3864	<u> </u>	After Sensitivi	ty Adjustment	645	
		Cal	libration of 1 h	r TSP		
Calibration	Laser	Dust Monitor			HVS	
Point	Mass Cor	ncentration (μg/1	m3)	Mas	ss concentration (µ	g/m^3)
X-axis				Y-axis		
1 61.0				146.0		
2		53.0			139.0	
3 44.0			130.0			
Average		52.7			138.3	
·	ression of Y on X					
Slope, mw =	0.9424		Interd	ept, bw =	88.7005	
Correlation co	oefficient* =	0.9993				
		Set	t Correlation F	actor		
Particaulate Con	centration by High Vo			uctor	138.3	
	centration by Dust Me		, ,	52.7		
Measureing time, (min)		60.0				
Set Correlation I	Factor, SCF					
SCF = [K=Hig	h Volume Sampler / I	Dust Meter, (με	g/m3)]	2.6		
In-house method	in according to the in	struction manua	1:			
	or was compared with			oler and The result	was used to gener	ate the Correlation
Factor (CF) betw	veen the Dust Monitor	and High Volu	me Sampler.			
Those filter par	ers are weighted by	HOKLAS labo	ratory (HPCT	Litimed)		

Calibrated by: ______ Approved by: _______ Project Manager (Henry Leung)

CINOTECH CONSULTANTS LIMITED

Digital Dust Indicator



1-Jun-21

Date of Calibration

Certificate of Calibration

Description:

It is certified that the item under calibration has been calibrated by corresponding calibrated High Volume Sampler

•						
Manufacturer:	Sibata Scient	ific Technology LTD.	_	Validity of Calibr	ation Record	1-Aug-21
Model No.:	LD-5R					
Serial No.:	972778					
Equipment No.:	SA-01-07		Sensitivity _	0.001 mg/m3	i	
High Volume Sa	mpler No.:	A-01-03	Before Sensitivi	ity Adjustment	735 CPM	
Tisch Calibration	n Orifice No.:	3864	After Sensitivity	Adjustment	735 CPM	
		Cal	libration of 1 hr	TSP		
Calibration		Laser Dust Monitor			HVS	
Point Mass Concentration (µg/n		m3)	Mas	s concentration (µ Y-axis	ug/m ³)	
1		62.0			146.0	
2		57.0			139.0	
3		49.0			130.0	
Average		56.0			138.3	
Slope , mw = Correlation co	1.22 pefficient* =	0.9982		pt, bw =	69.9612	
		Se	t Correlation Fa	ctor		
		High Volume Sampler ($(\mu g/m^3)$		138.3	
	•	Oust Meter (μg/m ³)		56.0		
Measureing time					60.0	
Set Correlation I SCF = [K=Higl		npler / Dust Meter, (μ	g/m3)]	2.5		
The Dust Monitor Factor (CF) betw	or was compare ween the Dust I	o the instruction manual of with a calibrated Hig Monitor and High Voluted by HOKLAS laborated	gh Volume Sampl me Sampler.		was used to gener	ate the Correlation
Calibrated by:		ng Shing Kwai)	-	Approved by:	t Manager (Henry	Leung)



RECALIBRATION
DUE DATE:

January 11, 2022

Certificate of Calibration

Calibration Certification Information

Cal. Date: January 11, 2021

Rootsmeter S/N: 438320

°K

Operator: Jim Tisch

Ta: 297
Pa: 750.1

mm Hg

Calibration Model #: TE-5025A

Calibrator S/N: 3864

Run	Vol. Init (m3)	Vol. Final (m3)	ΔVol. (m3)	ΔTime (min)	ΔP (mm Hg)	ΔH (in H2O)
1	1	2	1	1.4470	3.2	2.00
2	3	4	1	1.0210	6.4	4.00
3	5	6	1	0.9140	8.0	5.00
4	, 7	8	1	0.8670	8.8	5.50
5	9	10	1	0.7140	12.9	8.00

	Data Tabulation					
Vstd	Qstd $\sqrt{\Delta H \left(\frac{Pa}{Pstd}\right) \left(\frac{Tstd}{Ta}\right)}$			Qa	$\sqrt{\Delta H (Ta/Pa)}$	
(m3)	(x-axis)	(y-axis)	Va	(x-axis)	(y-axis)	
0.9860	0.6814	1.4073	0.9957	0.6881	0.8899	
0.9818	0.9616	1.9902	0.9915	0.9711	1.2585	
0.9797	1.0719	2.2251	0.9893	1.0824	1.4071	
0.9786	1.1288	2.3337	0.9883	1.1399	1.4757	
0.9732	1.3630	2.8146	0.9828	1.3765	1.7798	
	m=	2.06566		m=	1.29348	
QSTD	b=	0.00315	QA	b=	0.00199	
	r=	0.99996		r=	0.99996	

Calculations				
Vstd=	ΔVol((Pa-ΔP)/Pstd)(Tstd/Ta)	Va=	ΔVol((Pa-ΔP)/Pa)	
Qstd=	Vstd/ΔTime	Qa=	Va/∆Time	
For subsequent flow rate calculations:				
Qstd=	$1/m\left(\left(\sqrt{\Delta H\left(\frac{Pa}{Pstd}\right)\left(\frac{Tstd}{Ta}\right)}\right)-b\right)$	Qa=	$1/m\left(\left(\sqrt{\Delta H\left(Ta/Pa\right)}\right)-b\right)$	

Standard Conditions					
Tstd: 298.15 ° _K					
Pstd:	760 mm Hg				
	Key				
ΔH: calibrator manometer reading (in H2O)					
ΔP: rootsmeter manometer reading (mm Hg)					
Ta: actual absolute temperature (°K)					
Pa: actual barometric pressure (mm Hg)					
b: intercept					
m: slope					

RECALIBRATION

US EPA recommends annual recalibration per 1998 40 Code of Federal Regulations Part 50 to 51, Appendix B to Part 50, Reference Method for the Determination of Suspended Particulate Matter in the Atmosphere, 9.2.17, page 30

FAX: (513)467-9009

www.tisch-env.com

High-Volume TSP Sampler

5-POINT CALIBRATION DATA SHEET

						File No.	MA19019/17/0010
-			k Wu Hui STW (E				
Date:	6-Ma	y-21	Next Due Date:	6	Jul-21	Operator:	SK
Equipment No.:	A-01	1-17	Model No.:	GS	S2310	Serial No.	3460
			Ambient C	ondition			
Temperatu	re, Ta (K)	298.2	Pressure, Pa	(mmHg)		761.4	
		0.1	e c	1 17 6			
g : 1	LNI		fice Transfer Star			1	0.00212
Serial		3864	Slope, mc	0.05846	Intercept $c = [\Delta H \times (Pa/760)]$		-0.00313
Last Calibra		11-Jan-21					
Next Calibr	ation Date:	11-Jan-22		$Qstd = \{ \Delta H x$	(Pa/760) x (298/7	la)] -bc}/	mc
		•	Calibration of T	ΓSP Sampler			
Calibration		Or	fice			HVS	
Point	ΔH (orifice), in. of water	[ΔH x (Pa/76	0) x (298/Ta)] ^{1/2}	Qstd (CFM) X - axis	ΔW (HVS), in. of water		760) x (298/Ta)] ^{1/2} Y-axis
1	13.2		3.64	62.24	10.1		3.18
2	10.4		3.23	55.25	7.5		2.74
3	8.1		2.85	48.77	5.6		2.37
4	5.4		2.33	39.83	3.4		1.84
5	2.8		1.67	28.69	1.9		1.38
Slope , mw = Correlation		- 0.	9968	Intercept, bw	-0.234	17	
English TCD E	: 11 C-11 C	Same 4:1- O-41	Set Point Ca	alculation			
	ield Calibration C ssion Equation, th	_					
		mw x Q	$\mathbf{pstd} + \mathbf{bw} = [\Delta \mathbf{W} \ \mathbf{x}]$	(Pa/760) x (29	98/Ta)] ^{1/2}		
Therefore, Se	et Point; W = (m	w x Qstd + bw)	² x (760 / Pa) x (7	Γa / 298) =	4.36		
Remarks:							
Conducted by:	SK Wong	Signature:	例.			Date:	6 May 2021
Checked by	Henry Leung	Signature:	_0 ~	(9x 27		Date:	6 May 2021

High-Volume TSP Sampler

5-POINT CALIBRATION DATA SHEET

						File No.	MA19019/24/00
Project No.	AM2a - Site Box	undary of the Sh	ek Wu Hui STW (N	North)		-	
Date:	6-Ma	y-21	Next Due Date:	6	Jul-21	Operator:	SK
Equipment No.:	A-0	1-24	Model No.:	TE	E 5170	Serial No.	1659
			Ambient C	ondition			
Temperatu	re, Ta (K)	298.2	Pressure, Pa	(mmHg)		761.4	
Q 1.1	127		ifice Transfer Star				0.00212
Serial		3864	Slope, mc	0.05846	Intercept $c = [\Delta H \times (Pa/760)]$		-0.00313
Last Calibra		11-Jan-21					
Next Calibr	ation Date:	11-Jan-22		Qsta = { ΔH x	(Pa/760) x (298/	1 a) -bc} /	<u>mc</u>
		•	Calibration of	ΓSP Sampler			
Calibration		Or	fice			HVS	
Point	ΔH (orifice), in. of water	[ΔH x (Pa/76	50) x (298/Ta)] ^{1/2}	Qstd (CFM) X - axis	ΔW (HVS), in. of water		760) x (298/Ta)] Y-axis
1	13.2		3.64	62.24	10.3		3.21
2	10.8	1	3.29	56.30	8.3		2.88
3	8.4		2.90	49.66	6.1		2.47
4	6.2		2.49	42.67	4.0		2.00
5	3.0		1.73	29.70	1.8		1.34
By Linear Regr Slope , mw = Correlation		_	.9987	Intercept, bw	-0.422	26	
	Coefficient < 0.99	0, check and rec	calibrate.	•			
			Set Point Ca	alculation			
From the TSP Fi	ield Calibration C	urve, take Qstd	= 43 CFM				
From the Regres	ssion Equation, th	e "Y" value acco	ording to				
				(T. (T. (1))	20 m ×1/2		
		mw x C	$\mathbf{D}\mathbf{s}\mathbf{t}\mathbf{d} + \mathbf{b}\mathbf{w} = [\mathbf{\Delta}\mathbf{W} \ \mathbf{x}]$	(Pa/760) x (29	98/Ta)]***		
Therefore, Se	et Point; W = (m	w x Qstd + bw)	² x (760 / Pa) x (7	Γa / 298) =	4.34		
Remarks:							
Conducted by:	SK Wong	Signature:	ta).			Date:	6 May 2021
	DIX 11 OIIS	- 10		.•	•		0 1.123 2021
Checked by	Henry Leung	Signature:	\-P_ 1	Xor		Date:	6 May 2021



Certificate of Calibration - Wind Monitoring Station

Description: <u>BM3 - Control Room at SWHSTW</u>

Manufacturer: Global Water Instrumentation

Model No.: WE800 Weather Station

Serial No.: <u>1517001963</u>

Equipment No.: SA-03-01

Date of Calibration 29-Apr-2021

Next Due Date 29-Oct-2021

1. Performance check of Wind Speed

Wind Sp	peed, m/s	Difference D (m/s)
Wind Speed Reading (V1) Anemometer Value (V1)		D = V1 - V2
0.0	0.0	0.0
1.5	1.5	0.0
2.0	2.2	-0.2
3.0	3.0	0.0

2. Performance check of Wind Direction

Wind Di	rection (°)	Difference D (°)
Wind Direction Reading (V1)	Marine Compass Value (V1)	D = W1 - W2
0	0	0.0
90	90	0.0
180	180	0.0
270	270	0.0

Test Specification:

- 1. Performance Wind Speed Test The wind meter was on-site calibrated against the anemometer
- 2. Performance Wind Direction Test The wind meter was on-site calibrated against the marine compass at four direction

Calibrated by:	<u> </u>	Approved by:	leng dog
	Wong Shing Kwai		Henry Leung

APPENDIX D WEATHER INFORMATION

I. General Information from Hong Kong Observatory

D. 4	Mean Air	Mean Relative	Precipitation
Date	Temperature (°C)	Humidity (%)	(mm)
1-Jun-21	26.5	91	45.8
2-Jun-21	28.3	85	2.4
3-Jun-21	30.3	77	0
4-Jun-21	28.4	84	7.5
5-Jun-21	27.3	73	Trace
6-Jun-21	28.2	74	Trace
7-Jun-21	28.7	78	Trace
8-Jun-21	29.3	79	0.9
9-Jun-21	27.9	87	48.6
10-Jun-21	28.8	83	29.4
11-Jun-21	29.1	82	31.2
12-Jun-21	27.7	89	30.3
13-Jun-21	28.9	85	2.8
14-Jun-21	29.3	81	0.3
15-Jun-21	29.6	79	6.2
16-Jun-21	30.6	76	0
17-Jun-21	30.4	77	9.6
18-Jun-21	30.6	77	3.9
19-Jun-21	30.6	77	Trace
20-Jun-21	30.7	78	0
21-Jun-21	30.4	80	1.2
22-Jun-21	27.0	87	75.3
23-Jun-21	26.4	88	66.4
24-Jun-21	26.0	91	20.8
25-Jun-21	27.1	87	6.8
26-Jun-21	27.9	90	61.3
27-Jun-21	29.4	84	5.8
28-Jun-21	27.7	89	166.5
29-Jun-21	29.6	82	4.6
30-Jun-21	30.1	79	0.4

^{*} The above information was extracted from the daily extract of Ta Kwu Ling Station in Hong Kong Observatory Climate Information Service.

Date	Time	Wind Direction (°)	Wind Speed (m/s)
1-Jun-21	0:00	172.4	0.1
1-Jun-21	1:00	174.2	0.1
1-Jun-21	2:00	32.3	0.1
1-Jun-21	3:00	30.9	0.1
1-Jun-21	4:00	31.8	0.1
1-Jun-21	5:00	20.8	0.1
1-Jun-21	6:00	64.9	0.1
1-Jun-21	7:00	213.1	1.1
1-Jun-21	8:00	218.2	0.7
1-Jun-21	9:00	230.6	0.8
1-Jun-21	10:00	194.6	1.2
1-Jun-21	11:00	209.1	1.3
1-Jun-21	12:00	222.7	3.4
1-Jun-21	13:00	221.6	2.2
1-Jun-21	14:00	196.1	0.1
1-Jun-21	15:00	203.0	0.2
1-Jun-21	16:00	220.2	0.1
1-Jun-21	17:00	208.3	0.2
1-Jun-21	18:00	197.9	0.1
1-Jun-21	19:00	231.1	0.1
1-Jun-21	20:00	203.5	0.5
1-Jun-21	21:00	215.2	0.2
1-Jun-21	22:00	206.0	0.3
1-Jun-21	23:00	286.1	0.2
2-Jun-21	0:00	185.4	0.3
2-Jun-21	1:00	116.8	0.1
2-Jun-21	2:00	73.8	0.1
2-Jun-21	3:00	68.6	0.2
2-Jun-21	4:00	102.2	0.2
2-Jun-21	5:00	55.5	0.4
2-Jun-21	6:00	106.7	0.2
2-Jun-21	7:00	213.1	0.2
2-Jun-21	8:00	235.6	0.6
2-Jun-21	9:00	207.4	0.3
2-Jun-21	10:00	231.0	0.8

Date	Time	Wind Direction (°)	Wind Speed (m/s)
2-Jun-21	11:00	218.3	1.4
2-Jun-21	12:00	207.2	0.4
2-Jun-21	13:00	195.3	0.8
2-Jun-21	14:00	282.9	1.8
2-Jun-21	15:00	278.8	0.3
2-Jun-21	16:00	187.6	0.4
2-Jun-21	17:00	186.2	0.3
2-Jun-21	18:00	51.2	0.2
2-Jun-21	19:00	230.1	0.2
2-Jun-21	20:00	145.1	0.2
2-Jun-21	21:00	75.7	0.2
2-Jun-21	22:00	178.5	0.2
2-Jun-21	23:00	172.6	0.4
3-Jun-21	0:00	188.0	0.2
3-Jun-21	1:00	215.1	0.6
3-Jun-21	2:00	205.2	0.6
3-Jun-21	3:00	221.2	0.8
3-Jun-21	4:00	183.1	0.2
3-Jun-21	5:00	156.2	0.3
3-Jun-21	6:00	217.7	0.1
3-Jun-21	7:00	185.3	0.1
3-Jun-21	8:00	199.3	0.2
3-Jun-21	9:00	159.3	0.3
3-Jun-21	10:00	210.0	0.5
3-Jun-21	11:00	182.7	0.6
3-Jun-21	12:00	212.4	3.5
3-Jun-21	13:00	195.9	2.7
3-Jun-21	14:00	179.0	1.1
3-Jun-21	15:00	198.8	1.1
3-Jun-21	16:00	227.9	0.6
3-Jun-21	17:00	189.4	0.2
3-Jun-21	18:00	214.9	0.1
3-Jun-21	19:00	229.6	0.1
3-Jun-21	20:00	214.0	0.1
3-Jun-21	21:00	183.3	0.2

Date	Time	Wind Direction (°)	Wind Speed (m/s)
3-Jun-21	22:00	200.4	0.1
3-Jun-21	23:00	206.6	0.1
4-Jun-21	0:00	222.4	0.2
4-Jun-21	1:00	247.5	0.1
4-Jun-21	2:00	193.5	0.1
4-Jun-21	3:00	231.5	0.1
4-Jun-21	4:00	213.9	0.1
4-Jun-21	5:00	172.3	0.1
4-Jun-21	6:00	186.9	0.1
4-Jun-21	7:00	203.2	0.8
4-Jun-21	8:00	207.0	0.5
4-Jun-21	9:00	215.9	1.1
4-Jun-21	10:00	222.7	1.9
4-Jun-21	11:00	242.7	1.7
4-Jun-21	12:00	210.6	2.0
4-Jun-21	13:00	273.6	0.9
4-Jun-21	14:00	224.8	0.7
4-Jun-21	15:00	207.7	2.1
4-Jun-21	16:00	222.6	1.5
4-Jun-21	17:00	234.6	1.5
4-Jun-21	18:00	244.7	0.1
4-Jun-21	19:00	222.9	0.2
4-Jun-21	20:00	203.7	0.4
4-Jun-21	21:00	213.6	0.1
4-Jun-21	22:00	209.6	0.5
4-Jun-21	23:00	194.1	0.2
5-Jun-21	0:00	202.7	0.3
5-Jun-21	1:00	195.9	0.2
5-Jun-21	2:00	262.5	0.2
5-Jun-21	3:00	190.4	0.2
5-Jun-21	4:00	204.5	0.1
5-Jun-21	5:00	235.6	0.1
5-Jun-21	6:00	238.9	0.4
5-Jun-21	7:00	228.2	1.1
5-Jun-21	8:00	216.2	0.8

Date	Time	Wind Direction (°)	Wind Speed (m/s)
5-Jun-21	9:00	178.8	1.4
5-Jun-21	10:00	229.4	1.0
5-Jun-21	11:00	169.6	0.5
5-Jun-21	12:00	218.4	1.1
5-Jun-21	13:00	201.0	0.3
5-Jun-21	14:00	205.0	0.7
5-Jun-21	15:00	226.2	2.0
5-Jun-21	16:00	165.5	0.5
5-Jun-21	17:00	213.6	0.3
5-Jun-21	18:00	183.8	0.1
5-Jun-21	19:00	215.8	0.1
5-Jun-21	20:00	74.1	0.2
5-Jun-21	21:00	247.8	0.1
5-Jun-21	22:00	208.9	0.2
5-Jun-21	23:00	230.3	0.1
6-Jun-21	0:00	242.1	0.2
6-Jun-21	1:00	112.3	0.1
6-Jun-21	2:00	140.8	0.1
6-Jun-21	3:00	149.6	0.1
6-Jun-21	4:00	53.7	0.2
6-Jun-21	5:00	69.2	0.2
6-Jun-21	6:00	66.5	0.1
6-Jun-21	7:00	64.0	0.2
6-Jun-21	8:00	146.9	0.3
6-Jun-21	9:00	142.9	0.3
6-Jun-21	10:00	137.1	0.4
6-Jun-21	11:00	152.8	0.4
6-Jun-21	12:00	78.5	0.4
6-Jun-21	13:00	125.0	0.6
6-Jun-21	14:00	171.9	0.7
6-Jun-21	15:00	62.8	0.6
6-Jun-21	16:00	238.1	0.5
6-Jun-21	17:00	265.0	0.5
6-Jun-21	18:00	96.2	0.4
6-Jun-21	19:00	90.4	0.4

Date	Time	Wind Direction (°)	Wind Speed (m/s)
6-Jun-21	20:00	199.5	0.5
6-Jun-21	21:00	37.6	0.4
6-Jun-21	22:00	53.1	0.4
6-Jun-21	23:00	66.0	0.4
7-Jun-21	0:00	92.5	0.1
7-Jun-21	1:00	77.9	0.1
7-Jun-21	2:00	95.1	0.1
7-Jun-21	3:00	40.7	0.2
7-Jun-21	4:00	272.0	0.2
7-Jun-21	5:00	49.8	0.1
7-Jun-21	6:00	131.5	0.5
7-Jun-21	7:00	123.4	0.5
7-Jun-21	8:00	182.9	0.9
7-Jun-21	9:00	217.7	2.5
7-Jun-21	10:00	69.2	0.5
7-Jun-21	11:00	76.5	0.6
7-Jun-21	12:00	83.8	0.6
7-Jun-21	13:00	86.0	0.4
7-Jun-21	14:00	96.2	0.3
7-Jun-21	15:00	107.8	0.2
7-Jun-21	16:00	88.5	0.2
7-Jun-21	17:00	71.0	0.2
7-Jun-21	18:00	106.1	0.2
7-Jun-21	19:00	104.2	0.3
7-Jun-21	20:00	58.4	0.2
7-Jun-21	21:00	180.8	0.3
7-Jun-21	22:00	49.4	0.4
7-Jun-21	23:00	63.0	0.4
8-Jun-21	0:00	142.1	0.2
8-Jun-21	1:00	166.6	0.2
8-Jun-21	2:00	162.2	0.2
8-Jun-21	3:00	69.4	0.3
8-Jun-21	4:00	229.6	0.4
8-Jun-21	5:00	64.7	0.5
8-Jun-21	6:00	262.7	0.6

Date	Time	Wind Direction (°)	Wind Speed (m/s)
8-Jun-21	7:00	261.0	0.5
8-Jun-21	8:00	144.0	0.5
8-Jun-21	9:00	80.2	0.6
8-Jun-21	10:00	60.8	0.7
8-Jun-21	11:00	23.1	0.7
8-Jun-21	12:00	166.3	0.5
8-Jun-21	13:00	64.4	0.5
8-Jun-21	14:00	75.6	0.4
8-Jun-21	15:00	171.6	0.2
8-Jun-21	16:00	48.1	0.2
8-Jun-21	17:00	98.5	0.2
8-Jun-21	18:00	68.0	0.2
8-Jun-21	19:00	78.9	0.2
8-Jun-21	20:00	57.8	0.2
8-Jun-21	21:00	65.1	0.3
8-Jun-21	22:00	69.9	0.2
8-Jun-21	23:00	20.7	0.3
9-Jun-21	0:00	107.0	0.3
9-Jun-21	1:00	147.9	0.2
9-Jun-21	2:00	178.9	0.2
9-Jun-21	3:00	156.3	0.1
9-Jun-21	4:00	157.2	0.1
9-Jun-21	5:00	181.8	0.1
9-Jun-21	6:00	225.8	0.2
9-Jun-21	7:00	198.2	0.2
9-Jun-21	8:00	213.9	0.1
9-Jun-21	9:00	215.4	0.4
9-Jun-21	10:00	232.0	0.8
9-Jun-21	11:00	194.7	0.4
9-Jun-21	12:00	199.3	0.8
9-Jun-21	13:00	199.1	2.4
9-Jun-21	14:00	215.1	1.5
9-Jun-21	15:00	237.3	1.1
9-Jun-21	16:00	208.6	1.4
9-Jun-21	17:00	193.0	1.0

Date	Time	Wind Direction (°)	Wind Speed (m/s)
9-Jun-21	18:00	204.2	0.9
9-Jun-21	19:00	201.4	0.8
9-Jun-21	20:00	178.3	0.8
9-Jun-21	21:00	63.0	0.8
9-Jun-21	22:00	13.2	0.7
9-Jun-21	23:00	50.5	0.6
10-Jun-21	0:00	66.5	0.6
10-Jun-21	1:00	60.5	0.6
10-Jun-21	2:00	44.2	0.6
10-Jun-21	3:00	30.0	0.6
10-Jun-21	4:00	55.9	0.6
10-Jun-21	5:00	45.3	0.7
10-Jun-21	6:00	43.9	0.5
10-Jun-21	7:00	271.5	0.3
10-Jun-21	8:00	206.3	2.0
10-Jun-21	9:00	196.7	2.2
10-Jun-21	10:00	211.2	2.1
10-Jun-21	11:00	239.2	1.8
10-Jun-21	12:00	205.0	1.0
10-Jun-21	13:00	236.9	1.7
10-Jun-21	14:00	205.4	0.6
10-Jun-21	15:00	192.1	1.9
10-Jun-21	16:00	199.0	0.5
10-Jun-21	17:00	235.1	1.1
10-Jun-21	18:00	220.7	0.4
10-Jun-21	19:00	223.2	0.3
10-Jun-21	20:00	214.6	0.3
10-Jun-21	21:00	193.6	0.3
10-Jun-21	22:00	23.5	0.2
10-Jun-21	23:00	14.3	0.2
11-Jun-21	0:00	12.0	0.2
11-Jun-21	1:00	21.7	0.2
11-Jun-21	2:00	41.7	0.2
11-Jun-21	3:00	22.3	0.2
11-Jun-21	4:00	33.7	0.2

Date	Time	Wind Direction (°)	Wind Speed (m/s)
11-Jun-21	5:00	163.4	0.2
11-Jun-21	6:00	49.8	0.1
11-Jun-21	7:00	265.6	0.1
11-Jun-21	8:00	229.3	0.1
11-Jun-21	9:00	227.8	0.4
11-Jun-21	10:00	254.6	1.1
11-Jun-21	11:00	262.5	2.3
11-Jun-21	12:00	253.9	1.5
11-Jun-21	13:00	233.4	0.3
11-Jun-21	14:00	237.0	0.8
11-Jun-21	15:00	284.6	0.7
11-Jun-21	16:00	196.1	1.2
11-Jun-21	17:00	208.6	1.3
11-Jun-21	18:00	228.6	0.2
11-Jun-21	19:00	249.6	0.1
11-Jun-21	20:00	244.4	0.1
11-Jun-21	21:00	188.1	0.1
11-Jun-21	22:00	132.3	0.1
11-Jun-21	23:00	246.3	0.1
12-Jun-21	0:00	116.1	0.1
12-Jun-21	1:00	122.2	0.1
12-Jun-21	2:00	166.8	0.1
12-Jun-21	3:00	258.2	0.1
12-Jun-21	4:00	263.5	0.1
12-Jun-21	5:00	161.9	0.1
12-Jun-21	6:00	50.7	0.1
12-Jun-21	7:00	91.7	0.1
12-Jun-21	8:00	213.5	0.2
12-Jun-21	9:00	81.5	0.1
12-Jun-21	10:00	277.4	0.2
12-Jun-21	11:00	82.3	0.1
12-Jun-21	12:00	91.2	0.3
12-Jun-21	13:00	155.0	1.0
12-Jun-21	14:00	146.1	0.2
12-Jun-21	15:00	126.9	0.1

Date	Time	Wind Direction (°)	Wind Speed (m/s)
12-Jun-21	16:00	138.2	0.2
12-Jun-21	17:00	61.7	0.1
12-Jun-21	18:00	149.2	0.2
12-Jun-21	19:00	133.9	0.2
12-Jun-21	20:00	66.5	0.1
12-Jun-21	21:00	73.5	0.1
12-Jun-21	22:00	58.3	0.1
12-Jun-21	23:00	63.5	0.1
13-Jun-21	0:00	40.5	0.1
13-Jun-21	1:00	46.1	0.1
13-Jun-21	2:00	48.8	0.1
13-Jun-21	3:00	47.0	0.1
13-Jun-21	4:00	20.7	0.2
13-Jun-21	5:00	63.3	0.2
13-Jun-21	6:00	39.2	0.2
13-Jun-21	7:00	47.0	0.3
13-Jun-21	8:00	51.2	0.5
13-Jun-21	9:00	106.0	0.8
13-Jun-21	10:00	42.8	0.7
13-Jun-21	11:00	82.9	0.9
13-Jun-21	12:00	120.9	0.9
13-Jun-21	13:00	92.1	0.9
13-Jun-21	14:00	87.7	1.0
13-Jun-21	15:00	104.9	0.4
13-Jun-21	16:00	94.1	0.4
13-Jun-21	17:00	88.1	1.4
13-Jun-21	18:00	108.9	0.7
13-Jun-21	19:00	77.2	0.9
13-Jun-21	20:00	77.7	0.7
13-Jun-21	21:00	72.1	0.8
13-Jun-21	22:00	101.1	0.5
13-Jun-21	23:00	49.3	0.4
14-Jun-21	0:00	136.4	2.2
14-Jun-21	1:00	147.8	1.3
14-Jun-21	2:00	87.2	0.6

Date	Time	Wind Direction (°)	Wind Speed (m/s)
14-Jun-21	3:00	184.2	0.5
14-Jun-21	4:00	115.0	0.4
14-Jun-21	5:00	180.2	0.6
14-Jun-21	6:00	119.2	0.6
14-Jun-21	7:00	156.4	0.5
14-Jun-21	8:00	202.3	0.4
14-Jun-21	9:00	153.2	0.8
14-Jun-21	10:00	150.1	1.3
14-Jun-21	11:00	192.6	1.2
14-Jun-21	12:00	210.8	0.9
14-Jun-21	13:00	162.0	0.9
14-Jun-21	14:00	112.5	1.0
14-Jun-21	15:00	154.7	1.0
14-Jun-21	16:00	157.3	3.1
14-Jun-21	17:00	51.0	0.5
14-Jun-21	18:00	87.9	0.9
14-Jun-21	19:00	57.0	0.8
14-Jun-21	20:00	66.3	0.5
14-Jun-21	21:00	105.3	0.3
14-Jun-21	22:00	68.1	0.4
14-Jun-21	23:00	71.1	0.5
15-Jun-21	0:00	42.4	0.6
15-Jun-21	1:00	57.0	0.4
15-Jun-21	2:00	40.2	0.4
15-Jun-21	3:00	61.3	0.4
15-Jun-21	4:00	61.6	0.4
15-Jun-21	5:00	71.1	0.4
15-Jun-21	6:00	150.2	0.6
15-Jun-21	7:00	164.7	0.7
15-Jun-21	8:00	232.4	0.8
15-Jun-21	9:00	182.4	2.8
15-Jun-21	10:00	229.5	2.6
15-Jun-21	11:00	223.0	1.2
15-Jun-21	12:00	203.0	2.6
15-Jun-21	13:00	245.4	2.2

Date	Time	Wind Direction (°)	Wind Speed (m/s)
15-Jun-21	14:00	241.3	1.1
15-Jun-21	15:00	199.4	2.6
15-Jun-21	16:00	200.8	1.6
15-Jun-21	17:00	227.9	1.1
15-Jun-21	18:00	222.7	0.7
15-Jun-21	19:00	219.1	0.7
15-Jun-21	20:00	224.1	0.6
15-Jun-21	21:00	247.8	0.6
15-Jun-21	22:00	142.0	0.5
15-Jun-21	23:00	197.8	0.5
16-Jun-21	0:00	111.3	0.5
16-Jun-21	1:00	244.2	0.4
16-Jun-21	2:00	171.7	0.4
16-Jun-21	3:00	350.8	0.4
16-Jun-21	4:00	35.0	0.4
16-Jun-21	5:00	166.3	0.4
16-Jun-21	6:00	196.0	0.2
16-Jun-21	7:00	166.0	0.1
16-Jun-21	8:00	260.5	1.9
16-Jun-21	9:00	210.6	0.9
16-Jun-21	10:00	235.2	1.1
16-Jun-21	11:00	228.0	2.1
16-Jun-21	12:00	192.2	0.2
16-Jun-21	13:00	217.9	0.6
16-Jun-21	14:00	199.9	1.9
16-Jun-21	15:00	226.9	4.3
16-Jun-21	16:00	188.8	1.1
16-Jun-21	17:00	250.9	1.5
16-Jun-21	18:00	159.2	0.3
16-Jun-21	19:00	89.4	0.2
16-Jun-21	20:00	205.1	0.2
16-Jun-21	21:00	48.3	0.2
16-Jun-21	22:00	162.8	0.2
16-Jun-21	23:00	44.1	0.2
17-Jun-21	0:00	41.1	0.2

Date	Time	Wind Direction (°)	Wind Speed (m/s)
17-Jun-21	1:00	253.0	0.1
17-Jun-21	2:00	98.3	0.2
17-Jun-21	3:00	67.4	0.2
17-Jun-21	4:00	43.6	0.2
17-Jun-21	5:00	90.8	0.4
17-Jun-21	6:00	57.7	0.2
17-Jun-21	7:00	138.8	0.4
17-Jun-21	8:00	233.3	0.6
17-Jun-21	9:00	213.1	0.5
17-Jun-21	10:00	195.6	2.1
17-Jun-21	11:00	207.0	1.3
17-Jun-21	12:00	239.9	0.6
17-Jun-21	13:00	212.1	1.5
17-Jun-21	14:00	217.7	2.1
17-Jun-21	15:00	198.4	1.2
17-Jun-21	16:00	228.8	1.5
17-Jun-21	17:00	217.8	0.9
17-Jun-21	18:00	192.0	0.3
17-Jun-21	19:00	222.3	0.3
17-Jun-21	20:00	124.7	0.4
17-Jun-21	21:00	52.6	0.4
17-Jun-21	22:00	33.0	0.4
17-Jun-21	23:00	35.8	0.4
18-Jun-21	0:00	206.0	0.4
18-Jun-21	1:00	20.9	0.4
18-Jun-21	2:00	131.9	0.4
18-Jun-21	3:00	207.8	0.4
18-Jun-21	4:00	210.7	0.4
18-Jun-21	5:00	203.7	0.5
18-Jun-21	6:00	246.0	0.2
18-Jun-21	7:00	225.2	0.2
18-Jun-21	8:00	217.1	1.9
18-Jun-21	9:00	187.5	0.4
18-Jun-21	10:00	205.8	0.3
18-Jun-21	11:00	212.5	0.3

Date	Time	Wind Direction (°)	Wind Speed (m/s)
18-Jun-21	12:00	179.2	1.2
18-Jun-21	13:00	201.4	1.7
18-Jun-21	14:00	190.6	2.5
18-Jun-21	15:00	202.9	3.8
18-Jun-21	16:00	200.9	0.9
18-Jun-21	17:00	166.6	0.2
18-Jun-21	18:00	226.7	0.3
18-Jun-21	19:00	199.0	0.2
18-Jun-21	20:00	214.4	0.1
18-Jun-21	21:00	193.2	0.1
18-Jun-21	22:00	210.4	0.1
18-Jun-21	23:00	194.5	0.1
19-Jun-21	0:00	179.7	0.1
19-Jun-21	1:00	223.4	0.1
19-Jun-21	2:00	148.9	0.1
19-Jun-21	3:00	157.3	0.1
19-Jun-21	4:00	89.1	0.1
19-Jun-21	5:00	122.3	0.1
19-Jun-21	6:00	241.8	0.1
19-Jun-21	7:00	235.3	0.3
19-Jun-21	8:00	204.8	0.8
19-Jun-21	9:00	173.9	0.8
19-Jun-21	10:00	164.5	1.4
19-Jun-21	11:00	230.6	2.0
19-Jun-21	12:00	269.5	2.4
19-Jun-21	13:00	230.8	1.7
19-Jun-21	14:00	259.4	1.1
19-Jun-21	15:00	199.3	0.2
19-Jun-21	16:00	218.2	1.7
19-Jun-21	17:00	210.6	0.3
19-Jun-21	18:00	200.9	0.2
19-Jun-21	19:00	221.7	0.2
19-Jun-21	20:00	196.9	0.1
19-Jun-21	21:00	215.4	0.1
19-Jun-21	22:00	226.9	0.1

Date	Time	Wind Direction (°)	Wind Speed (m/s)
19-Jun-21	23:00	129.7	0.1
20-Jun-21	0:00	115.1	0.5
20-Jun-21	1:00	249.9	1.1
20-Jun-21	2:00	205.4	1.8
20-Jun-21	3:00	202.8	2.2
20-Jun-21	4:00	259.1	0.8
20-Jun-21	5:00	154.7	0.9
20-Jun-21	6:00	33.2	0.2
20-Jun-21	7:00	237.2	0.3
20-Jun-21	8:00	225.2	0.1
20-Jun-21	9:00	252.7	0.2
20-Jun-21	10:00	286.2	0.1
20-Jun-21	11:00	218.9	0.2
20-Jun-21	12:00	204.6	0.1
20-Jun-21	13:00	193.9	0.9
20-Jun-21	14:00	189.9	0.1
20-Jun-21	15:00	208.5	0.1
20-Jun-21	16:00	226.3	0.1
20-Jun-21	17:00	235.8	0.1
20-Jun-21	18:00	219.9	0.2
20-Jun-21	19:00	205.9	0.2
20-Jun-21	20:00	220.2	0.1
20-Jun-21	21:00	211.7	0.1
20-Jun-21	22:00	211.3	0.1
20-Jun-21	23:00	204.1	0.1
21-Jun-21	0:00	197.2	0.1
21-Jun-21	1:00	198.5	0.1
21-Jun-21	2:00	199.1	0.1
21-Jun-21	3:00	207.9	0.1
21-Jun-21	4:00	221.8	0.1
21-Jun-21	5:00	235.5	0.1
21-Jun-21	6:00	214.7	0.1
21-Jun-21	7:00	238.8	0.4
21-Jun-21	8:00	220.4	3.2
21-Jun-21	9:00	254.1	0.5

Date	Time	Wind Direction (°)	Wind Speed (m/s)
21-Jun-21	10:00	222.9	2.3
21-Jun-21	11:00	251.6	2.3
21-Jun-21	12:00	230.4	1.6
21-Jun-21	13:00	222.9	1.1
21-Jun-21	14:00	228.5	0.8
21-Jun-21	15:00	199.5	0.9
21-Jun-21	16:00	227.5	0.6
21-Jun-21	17:00	235.1	0.3
21-Jun-21	18:00	207.5	0.2
21-Jun-21	19:00	189.3	0.1
21-Jun-21	20:00	211.0	0.1
21-Jun-21	21:00	207.0	0.2
21-Jun-21	22:00	228.0	0.4
21-Jun-21	23:00	195.5	0.1
22-Jun-21	0:00	188.7	0.5
22-Jun-21	1:00	208.9	0.2
22-Jun-21	2:00	204.1	1.3
22-Jun-21	3:00	186.0	0.1
22-Jun-21	4:00	207.7	0.1
22-Jun-21	5:00	211.4	0.1
22-Jun-21	6:00	173.2	0.2
22-Jun-21	7:00	166.2	0.7
22-Jun-21	8:00	214.3	0.6
22-Jun-21	9:00	210.3	1.6
22-Jun-21	10:00	226.7	1.6
22-Jun-21	11:00	189.2	0.6
22-Jun-21	12:00	212.8	0.5
22-Jun-21	13:00	215.3	1.7
22-Jun-21	14:00	202.2	1.0
22-Jun-21	15:00	207.5	1.5
22-Jun-21	16:00	220.5	1.3
22-Jun-21	17:00	185.9	0.9
22-Jun-21	18:00	208.6	0.2
22-Jun-21	19:00	229.9	0.1
22-Jun-21	20:00	220.3	0.1

Date	Time	Wind Direction (°)	Wind Speed (m/s)
22-Jun-21	21:00	169.1	0.1
22-Jun-21	22:00	228.1	0.1
22-Jun-21	23:00	172.5	0.7
23-Jun-21	0:00	237.0	0.1
23-Jun-21	1:00	217.4	0.2
23-Jun-21	2:00	225.9	0.1
23-Jun-21	3:00	194.4	0.1
23-Jun-21	4:00	220.4	0.1
23-Jun-21	5:00	268.3	0.1
23-Jun-21	6:00	247.5	0.2
23-Jun-21	7:00	247.4	0.8
23-Jun-21	8:00	254.2	1.8
23-Jun-21	9:00	256.1	0.8
23-Jun-21	10:00	212.7	1.2
23-Jun-21	11:00	208.5	0.6
23-Jun-21	12:00	257.2	1.8
23-Jun-21	13:00	228.0	1.3
23-Jun-21	14:00	215.0	3.1
23-Jun-21	15:00	227.2	0.7
23-Jun-21	16:00	221.0	0.8
23-Jun-21	17:00	230.2	2.4
23-Jun-21	18:00	214.0	1.2
23-Jun-21	19:00	220.4	0.2
23-Jun-21	20:00	247.8	0.1
23-Jun-21	21:00	220.9	0.1
23-Jun-21	22:00	218.2	0.1
23-Jun-21	23:00	224.6	0.2
24-Jun-21	0:00	240.4	0.1
24-Jun-21	1:00	275.2	0.3
24-Jun-21	2:00	221.4	0.1
24-Jun-21	3:00	199.4	0.1
24-Jun-21	4:00	214.9	0.1
24-Jun-21	5:00	217.8	0.1
24-Jun-21	6:00	290.0	0.1
24-Jun-21	7:00	228.0	0.3

Date	Time	Wind Direction (°)	Wind Speed (m/s)	
24-Jun-21	8:00	220.6	0.7	
24-Jun-21	9:00	258.4	2.4	
24-Jun-21	10:00	288.7	0.4	
24-Jun-21	11:00	235.5	1.7	
24-Jun-21	12:00	216.6	0.3	
24-Jun-21	13:00	189.9	1.9	
24-Jun-21	14:00	216.7	2.3	
24-Jun-21	15:00	232.1	1.9	
24-Jun-21	16:00	211.6	0.5	
24-Jun-21	17:00	258.6	0.5	
24-Jun-21	18:00	216.7	0.2	
24-Jun-21	19:00	194.9	0.1	
24-Jun-21	20:00	219.2	0.4	
24-Jun-21	21:00	202.3	0.4	
24-Jun-21	22:00	209.1	0.9	
24-Jun-21	23:00	207.8	1.0	
25-Jun-21	0:00	206.6	0.4	
25-Jun-21	1:00	240.3	0.1	
25-Jun-21	2:00	206.2	0.6	
25-Jun-21	3:00	227.9	0.5	
25-Jun-21	4:00	186.5	0.4	
25-Jun-21	5:00	191.8	0.6	
25-Jun-21	6:00	224.7	0.3	
25-Jun-21	7:00	206.9	0.7	
25-Jun-21	8:00	221.4	0.2	
25-Jun-21	9:00	187.7	1.2	
25-Jun-21	10:00	195.8	0.6	
25-Jun-21	11:00	198.0	1.5	
25-Jun-21	12:00	206.2	2.6	
25-Jun-21	13:00	221.2	4.4	
25-Jun-21	14:00	212.4	1.8	
25-Jun-21	15:00	190.5	1.4	
25-Jun-21	16:00	195.3	3.0	
25-Jun-21	17:00	216.6	2.7	
25-Jun-21	18:00	192.1	0.5	

Date	Time	Wind Direction (°)	Wind Speed (m/s)
25-Jun-21	19:00	173.0	0.1
25-Jun-21	20:00	232.5	0.1
25-Jun-21	21:00	213.3	0.1
25-Jun-21	22:00	212.2	0.3
25-Jun-21	23:00	210.3	0.6
26-Jun-21	0:00	178.6	0.2
26-Jun-21	1:00	184.9	0.1
26-Jun-21	2:00	181.2	0.2
26-Jun-21	3:00	240.4	0.1
26-Jun-21	4:00	186.1	0.1
26-Jun-21	5:00	167.6	0.1
26-Jun-21	6:00	249.6	0.3
26-Jun-21	7:00	213.8	0.1
26-Jun-21	8:00	227.7	0.3
26-Jun-21	9:00	184.2	0.3
26-Jun-21	10:00	191.8	0.2
26-Jun-21	11:00	197.7	0.4
26-Jun-21	12:00	264.2	0.6
26-Jun-21	13:00	175.6	1.4
26-Jun-21	14:00	238.7	2.0
26-Jun-21	15:00	206.7	0.3
26-Jun-21	16:00	198.0	1.0
26-Jun-21	17:00	216.5	1.8
26-Jun-21	18:00	214.0	0.4
26-Jun-21	19:00	195.3	0.2
26-Jun-21	20:00	242.2	0.2
26-Jun-21	21:00	223.5	0.1
26-Jun-21	22:00	219.6	0.1
26-Jun-21	23:00	212.5	0.1
27-Jun-21	0:00	225.6	0.1
27-Jun-21	1:00	214.6	0.1
27-Jun-21	2:00	230.4	0.1
27-Jun-21	3:00	181.6	0.1
27-Jun-21	4:00	212.4	0.1
27-Jun-21	5:00	219.9	0.1

Date	Time	Wind Direction (°)	Wind Speed (m/s)
27-Jun-21	6:00	39.4	0.1
27-Jun-21	7:00	222.4	0.1
27-Jun-21	8:00	236.0	0.4
27-Jun-21	9:00	220.8	0.1
27-Jun-21	10:00	217.7	0.5
27-Jun-21	11:00	197.9	0.8
27-Jun-21	12:00	191.9	1.7
27-Jun-21	13:00	179.8	1.0
27-Jun-21	14:00	199.0	1.3
27-Jun-21	15:00	218.2	2.0
27-Jun-21	16:00	163.1	0.9
27-Jun-21	17:00	207.1	0.3
27-Jun-21	18:00	256.7	0.2
27-Jun-21	19:00	196.2	0.2
27-Jun-21	20:00	223.3	0.1
27-Jun-21	21:00	208.0	0.1
27-Jun-21	22:00	219.9	0.1
27-Jun-21	23:00	213.2	0.3
28-Jun-21	0:00	237.3	0.1
28-Jun-21	1:00	207.8	0.1
28-Jun-21	2:00	106.4	0.1
28-Jun-21	3:00	229.5	0.1
28-Jun-21	4:00	107.8	0.1
28-Jun-21	5:00	65.4	0.1
28-Jun-21	6:00	210.4	0.2
28-Jun-21	7:00	243.6	0.2
28-Jun-21	8:00	174.3	0.9
28-Jun-21	9:00	218.1	2.6
28-Jun-21	10:00	203.4	2.5
28-Jun-21	11:00	205.4	2.1
28-Jun-21	12:00	255.7	0.5
28-Jun-21	13:00	273.0	0.2
28-Jun-21	14:00	231.1	0.5
28-Jun-21	15:00	169.5	1.4
28-Jun-21	16:00	226.7	0.8

Date	Time	Wind Direction (°)	Wind Speed (m/s)
28-Jun-21	17:00	213.4	0.7
28-Jun-21	18:00	224.1	0.3
28-Jun-21	19:00	227.7	0.2
28-Jun-21	20:00	214.7	0.3
28-Jun-21	21:00	150.4	0.1
28-Jun-21	22:00	226.9	0.1
28-Jun-21	23:00	231.9	0.1
29-Jun-21	0:00	116.8	0.1
29-Jun-21	1:00	200.4	0.1
29-Jun-21	2:00	123.0	0.1
29-Jun-21	3:00	69.5	0.1
29-Jun-21	4:00	54.3	0.1
29-Jun-21	5:00	117.4	0.1
29-Jun-21	6:00	59.7	0.1
29-Jun-21	7:00	162.9	0.1
29-Jun-21	8:00	126.0	0.3
29-Jun-21	9:00	190.8	0.3
29-Jun-21	10:00	170.6	0.2
29-Jun-21	11:00	209.6	0.7
29-Jun-21	12:00	190.3	0.4
29-Jun-21	13:00	242.4	0.8
29-Jun-21	14:00	189.6	0.2
29-Jun-21	15:00	222.3	0.4
29-Jun-21	16:00	246.7	1.5
29-Jun-21	17:00	211.5	0.5
29-Jun-21	18:00	206.7	0.2
29-Jun-21	19:00	177.8	0.1
29-Jun-21	20:00	119.4	0.1
29-Jun-21	21:00	69.5	0.2
29-Jun-21	22:00	133.9	0.1
29-Jun-21	23:00	194.8	0.1
30-Jun-21	0:00	50.8	0.1
30-Jun-21	1:00	39.6	0.1
30-Jun-21	2:00	149.1	0.1
30-Jun-21	3:00	250.2	0.1

Date	Time	Wind Direction (°)	Wind Speed (m/s)
30-Jun-21	4:00	131.9	0.1
30-Jun-21	5:00	244.6	0.1
30-Jun-21	6:00	143.0	0.1
30-Jun-21	7:00	229.4	0.1
30-Jun-21	8:00	183.3	0.2
30-Jun-21	9:00	208.0	0.6
30-Jun-21	10:00	98.9	0.5
30-Jun-21	11:00	222.9	0.4
30-Jun-21	12:00	208.1	0.3
30-Jun-21	13:00	239.7	1.0
30-Jun-21	14:00	280.4	0.7
30-Jun-21	15:00	289.7	0.6
30-Jun-21	16:00	185.6	0.2
30-Jun-21	17:00	140.0	0.1
30-Jun-21	18:00	145.8	0.1
30-Jun-21	19:00	44.1	0.1
30-Jun-21	20:00	78.1	0.1
30-Jun-21	21:00	72.1	0.1
30-Jun-21	22:00	93.7	0.1
30-Jun-21	23:00	75.1	0.1


APPENDIX E 1-HOUR TSP MONITORING RESULTS AND GRAPHICAL PRESENTATIONS


Appendix E - 1-hour TSP Monitoring Results

Location AM1	- Wai Loi Ts	suen	
Date	Time	Weather	Particulate Concentration (µg/m³)
4-Jun-21	9:05	Cloudy	35.0
4-Jun-21	10:05	Cloudy	35.0
4-Jun-21	11:05	Cloudy	32.5
9-Jun-21	10:00	Rainy	26.0
9-Jun-21	11:00	Rainy	26.0
9-Jun-21	12:00	Rainy	23.4
15-Jun-21	13:35	Sunny	20.7
15-Jun-21	14:35	Sunny	23.0
15-Jun-21	15:35	Sunny	23.0
21-Jun-21	9:00	Sunny	45.0
21-Jun-21	10:00	Sunny	47.5
21-Jun-21	11:00	Sunny	52.5
25-Jun-21	9:35	Fine	10.4
25-Jun-21	10:35	Fine	15.6
25-Jun-21	11:35	Fine	10.4
30-Jun-21	9:00	Sunny	28.6
30-Jun-21	10:00	Sunny	18.2
30-Jun-21	11:00	Sunny	41.6
		Average	28.6
		Maximum	52.5
		Minimum	10.4

Location AM2	? - Fu Tei Au		
Date	Time	Weather	Particulate Concentration (µg/m³)
4-Jun-21	13:00	Cloudy	32.5
4-Jun-21	14:00	Cloudy	30.0
4-Jun-21	15:00	Cloudy	27.5
9-Jun-21	13:10	Rainy	20.7
9-Jun-21	14:10	Rainy	16.1
9-Jun-21	15:10	Rainy	16.1
15-Jun-21	9:30	Sunny	26.0
15-Jun-21	10:30	Sunny	31.2
15-Jun-21	11:30	Sunny	28.6
21-Jun-21	13:00	Sunny	50.0
21-Jun-21	14:00	Sunny	42.5
21-Jun-21	15:00	Sunny	37.5
25-Jun-21	15:00	Fine	7.8
25-Jun-21	16:00	Fine	13.0
25-Jun-21	17:00	Fine	10.4
30-Jun-21	13:30	Sunny	18.2
30-Jun-21	14:30	Sunny	15.6
30-Jun-21	15:30	Sunny	13.0
		Average	24.3
		Maximum	50.0
		Minimum	7.8







Title	Shek Wu Hui Effluent Polishing Plant - Main Works Stage 1	Date Jun 2021	Project No. MA19019	CINOTCCII
	Graphical Presentation of 1-hour TSP Monitoring Results		Appendix E	CINOIECH

APPENDIX F 24-HOUR TSP MONITORING RESULTS AND GRAPHICAL PRESENTATIONS

Appendix F - 24-hour TSP Monitoring Results

Location AM1a - Site Boundary of the Shek Wu Hui STW (East)


Start Date	Weather	Air Temp.	Atmospheric	Filter W	eight (g)	Particulate	Elaps	e Time	Sampling	Flow Rate	e (m³/min.)	Av. Flow	Total vol.	Conc.
Start Date	Condition	(K)	Pressure, Pa (mmHg)	Initial	Final	weight (g)	Initial	Final	Time (hrs.)	Initial	Final	(m ³ /min)	(m^3)	$(\mu g/m^3)$
3-Jun-21	Cloudy	302.4	755.1	3.6616	3.7898	0.1282	10364.8	10388.8	24.0	1.20	1.21	1.21	1736.5	73.8
8-Jun-21	Rainy	301.6	756.7	3.6696	3.7535	0.0839	10388.8	10412.8	24.0	1.21	1.21	1.21	1740.1	48.2
12-Jun-21	Sunny	301.3	757.0	3.6945	3.7527	0.0582	10412.8	10436.8	24.0	1.21	1.21	1.21	1741.2	33.4
18-Jun-21	Sunny	303.6	755.4	3.6559	3.7899	0.1340	10436.8	10460.8	24.0	1.20	1.20	1.20	1733.6	77.3
24-Jun-21	Fine	299.6	755.6	3.6956	3.7601	0.0645	10460.8	10484.8	24.0	1.21	1.21	1.21	1744.3	37.0
29-Jun-21	Sunny	302.9	755.2	3.6758	3.8005	0.1247	10484.8	10508.8	24.0	1.21	1.20	1.21	1735.3	71.9
													Min	33.4
													Max	77.3
													Average	56.9


Location AM2a - Site Boundary of the Shek Wu Hui STW (North)

Start Date	Weather	ther Air Temp. Atmospheric Filt		Filter W	eight (g)	Particulate	Elaps	e Time	Sampling	Flow Rate	e (m³/min.)	Av. Flow	Total vol.	Conc.
Start Date	Condition	(K)	Pressure, Pa (mmHg)	Initial	Final	weight (g)	Initial	Final	Time (hrs.)	Initial	Final	(m ³ /min)	(m^3)	$(\mu g/m^3)$
3-Jun-21	Cloudy	302.4	755.1	3.6449	3.6826	0.0376	20583.3	20607.3	24.0	1.20	1.21	1.21	1736.5	21.7
8-Jun-21	Rainy	301.6	756.7	3.6526	3.6761	0.0235	20607.3	20631.3	24.0	1.21	1.21	1.21	1739.7	13.5
12-Jun-21	Sunny	301.3	757.0	3.6968	3.7423	0.0455	20631.3	20655.3	24.0	1.21	1.21	1.21	1740.8	26.2
18-Jun-21	Sunny	303.6	755.4	3.6894	3.7369	0.0476	20655.3	20679.3	24.0	1.20	1.20	1.20	1733.7	27.4
24-Jun-21	Fine	299.6	755.6	3.7018	3.7571	0.0552	20679.3	20703.3	24.0	1.21	1.21	1.21	1743.6	31.7
29-Jun-21	Cloudy	302.9	755.2	3.6984	3.7370	0.0386	20703.3	20727.3	24.0	1.21	1.20	1.21	1735.4	22.2
													Min	13.5

Average







Title Shek Wu Hui Effluent Polishing Plant - Main Works Stage 1	Jun 2021	Project No.	MA19019	CINOTCCU
Graphical Presentation of 24-hour TSP Monitoring Results		Appendix	F	CINOICCI

APPENDIX G COPIES OF CALIBRATION CERTIFICATES FOR NOISE MONITORING



Equipment no.: N-12-01

Calibration Certificate

0024993

Customer:

Cinotech Consultants Limited

RM 1710, Technology Park,

18 On Lai Street, Shatin, N.T.

Hong Kong

Customer Code:

SVEC09005

Date of calibration:

Date of the recommended re-calibration:

Object 1:

BSWA 308 SLM

Serial No. /Ref. No. :

570183 / 550233

Object 2:

Serial No. /Ref. No. :

Manufacturer:

BSWAtech

Certificate No.:

Handle by:

0024993 E0002

Measuring results

Reference	value	Indication value	Deviation	Allowed deviation	Object
94.0	dB	93.4dB	-0.6dB	+/- 1.5dB	1
114.0)dB	113.2dB	-0.8dB	+/- 1.5dB	1

07/10/2020

07/10/2021

Measuring equipment

index	Calibrator / Master	Traceability
1	Master Sound Meter, SVAN949,sn:8571	IEC61672
2	Sound Calibrator, SV30A sn:32580	IEC60942

Ambient conditions

Temperature (20...26)°C

Humidity (20...60)%RH

Measuring procedure

Calibrated by Type 1 Sound Calibrator with Master Sound Level Meter under 1kHz Frequency.

Uncertainty

+/- 0.2 dB for probability not less than 95%.

Conformity

- 1. The resulted values were those obtained at the time of test and applies only to the item calibrated.
- 2. The measurement uncertainty was calculated according to the regulations of GUM with the coverage factor k=2 and contains the uncertainty of the measuring procedure and the uncertainty of the measuring system.
- 3. The equipment being used in this calibration are regularly calibrated by laboratory according to ISO/IEC17025.
- 4.HKAS has accredited this laboratory (HOKLAS 267) for specific calibration activities as listed in the HOKLAS directory of accredited laboratories.
- 5. The calibrations certificate may not be reproduced.

Measured value(s)

within

the allowable deviation.

Performed by

Calibration Technician

Mr. K.L. Ng

Approved by

Mr. K.S. N

Quality Manager

Appleone Calibration Laboratory Ltd.

Rm1309, 13/F, No.77 Wing Hong St, Kln, HKSAR

Tel: +852 2370 4437 Fax: +852 2114 0393



Equipment no.: N-12-02

Calibration Certificate

0024995

Customer :: Cinotech Consultants Limited RM 1710, Technology Park, 18 On Lai Street, Shatin, N.T. Object 1: Serial No. /Ref. No. :

BSWA 308 SLM 570187 / 550841

Object 2:

Serial No. /Ref. No.

Hong Kong

SVEC09005

Manufacturer:

BSWAtech

Customer Code Date of calibration:

07/10/2020

Certificate No.:

0024995

Date of the recommended re-calibration:

07/10/2021

Handle by:

E0002

Measuring results

Reference value	Indication value	Deviation	Allowed deviation	Object
94.0dB	93.1dB	-0.9dB	+/- 1.5dB	1
114.0dB	113.1dB	-0.9dB	+/- 1.5dB	1

Measuring equipment

index	Calibrator / Master	Traceability
1	Master Sound Meter, SVAN949,sn:8571	IEC61672
2	Sound Calibrator, SV30A sn:32580	IEC60942

Ambient conditions

Temperature (20...26)°C

Humidity (20...60)%RH

Measuring procedure

Calibrated by Type 1 Sound Calibrator with Master Sound Level Meter under 1kHz Frequency.

Uncertainty

+/- 0.2dB for probability not less than 95%.

Conformity

- 1. The resulted values were those obtained at the time of test and applies only to the item calibrated.
- 2. The measurement uncertainty was calculated according to the regulations of GUM with the coverage factor k=2 and contains the uncertainty of the measuring procedure and the uncertainty of the measuring system.
- 3. The equipment being used in this calibration are regularly calibrated by laboratory according to ISO/IEC17025.
- 4.HKAS has accredited this laboratory (HOKLAS 267) for specific calibration activities as listed in the HOKLAS directory of accredited laboratories.
- 5. The calibrations certificate may not be reproduced.

Measured value(s)

the allowable deviation.

Performed by

Mr. K.L. Ng

Approved by

Mr. K.S. Na

Calibration Technician

Quality Manager



Equipment no.: N-12-03

Calibration Certificate

0024996

Customer:

Cinotech Consultants Limited

RM 1710, Technology Park,

18 On Lai Street, Shatin, N.T.

Hong Kong

Customer Code: SVEC09005

Date of calibration:

Date of the recommended re-calibration:

Object 1:

BSWA 308 SLM

Serial No. /Ref. No. : 570188 / 550850

Object 2:

Serial No. /Ref. No. :

Manufacturer: **BSWAtech**

Certificate No.:

0024996

Handle by:

E0002

Measuring results

 Reference value	Indication value	Deviation	Allowed deviation	Object
94.0dB	92.9dB	-1.1dB	+/- 1.5dB	1
114.0dB	112.8dB	-1.2dB	+/- 1.5dB	1

07/10/2020

07/10/2021

Measuring equipment

index	Calibrator / Master	Traceability
1	Master Sound Meter, SVAN949,sn:8571	IEC61672
2	Sound Calibrator, SV30A sn:32580	IEC60942

Ambient conditions

Temperature (20...26)°C

Humidity (20...60)%RH

Measuring procedure

Calibrated by Type 1 Sound Calibrator with Master Sound Level Meter under 1kHz Frequency.

Uncertainty

+/- 0.2 dB for probability not less than 95%.

Conformity

- 1. The resulted values were those obtained at the time of test and applies only to the item calibrated.
- 2.The measurement uncertainty was calculated according to the regulations of GUM with the coverage factor k=2 and contains the uncertainty of the measuring procedure and the uncertainty of the measuring system.
- 3. The equipment being used in this calibration are regularly calibrated by laboratory according to ISO/IEC17025.
- 4.HKAS has accredited this laboratory (HOKLAS 267) for specific calibration activities as listed in the HOKLAS directory of accredited laboratories.
- 5. The calibrations certificate may not be reproduced.

Measu	ıred	val	اعيرا	(e)

(s) within

the allowable deviation.

Performed by

Calibration Technician

Mr. K.L. Ng

Approved by

Mr. K.S. Ng

Quality Manager

Appleone Calibration Laboratory Ltd.

Rm1309, 13/F, No.77 Wing Hong St, Kln, HKSAR

Tel: +852 2370 4437 Fax: +852 2114 0393



Equipment no.: N-13-01

Calibration Certificate

0025247

Customer:

Cinotech Consultants Limited

RM 1710, Technology Park,

18 On Lai Street, Shatin, N.T.

Hong Kong

Customer Code:

Date of calibration:

SVEC09005

V EC09005

Date of the recommended re-calibration:

Object 1:

ST-120 sound calibrator

Serial No. /Ref. No.: 181001608

Object 2 :

Serial No. /Ref. No. :

Manufacturer :

Soundtek

Certificate No.:

0025247

Handle by:

E0002

Measuring results

Reference value	Indication value	Deviation	Allowed deviation	Object
94.0dB	93.7dB	-0.3dB	+/- 0.3dB	1
114.0dB	113.6dB	-0.4dB	+/- 0.5dB	1

05/11/2020

05/11/2021

Measuring equipment

index		Calibrator / Master	Traceability
	1	1 Master Sound Meter, SVAN949,sn:8571	
	2	Sound Calibrator, SV30A sn:32580	IEC60942

Ambient conditions

Temperature (20...26)°C

Humidity (20...60)%RH

Measuring procedure

Calibrated by Type 1 Sound Level Meter and 1kHz Sound Source .

Uncertainty

+/- 0.2 dB for probability not less than 95%.

Conformity

- 1. The resulted values were those obtained at the time of test and applies only to the item calibrated.
- 2. The measurement uncertainty was calculated according to the regulations of GUM with the coverage factor k=2 and contains the uncertainty of the measuring procedure and the uncertainty of the measuring system.
- 3. The equipment being used in this calibration are regularly calibrated by laboratory according to ISO/IEC17025.
- 4.HKAS has accredited this laboratory (HOKLAS 267) for specific calibration activities as listed in the HOKLAS directory of accredited laboratories.
- 5. The calibrations certificate may not be reproduced.

Measured value(s)

within

the allowable deviation.

Performed by

Mr. K.L. Ng

Approved by

Quality Manager

Calibration Technician



Equipment no.: N-13-02

Calibration Certificate

0025249

Customer:

Cinotech Consultants Limited

RM 1710, Technology Park,

18 On Lai Street, Shatin, N.T.

Hong Kong

Customer Code: SVEC09005

Date of calibration:

Date of the recommended re-calibration:

Object 1:

ST-120 sound calibrator

Serial No. /Ref. No. :

Object 2:

Serial No. /Ref. No.

Manufacturer:

Soundtek

Certificate No.:

Handle by:

0025249 E0002

181001636

Measuring results

Reference value	Indication value	Deviation	Allowed deviation	Object
94.0dB	93.7dB	-0.3dB	+/- 0.3dB	1
114.0dB	113.6dB	-0.4dB	+/- 0.5dB	1

05/11/2020

05/11/2021

Measuring equipment

index	Calibrator / Master	Traceability
1	Master Sound Meter, SVAN949,sn:8571	IEC61672
2	Sound Calibrator, SV30A sn:32580	IEC60942

Ambient conditions

Temperature (20...26)°C

Humidity (20...60)%RH

Measuring procedure

Calibrated by Type 1 Sound Level Meter and 1kHz Sound Source ..

Uncertainty

+/- 0.2 dB for probability not less than 95%.

Conformity

- 1. The resulted values were those obtained at the time of test and applies only to the item calibrated.
- 2. The measurement uncertainty was calculated according to the regulations of GUM with the coverage factor k=2 and contains the uncertainty of the measuring procedure and the uncertainty of the measuring system.
- 3. The equipment being used in this calibration are regularly calibrated by laboratory according to ISO/IEC17025.
- 4.HKAS has accredited this laboratory (HOKLAS 267) for specific calibration activities as listed in the HOKLAS directory of accredited laboratories.
- 5. The calibrations certificate may not be reproduced.

Measured value(s) within

the allowable deviation.

Performed by

Calibration Technician

Mr. K.L. Ng

Approved by

Quality Manager

Appleone Calibration Laboratory Ltd. Rm1309, 13/F, No.77 Wing Hong St, Kln, HKSAR

Tel: +852 2370 4437 Fax: +852 2114 0393

APPENDIX H NOISE MONITORING RESULTS AND GRAPHICAL PRESENTATIONS


Appendix H - Noise Monitoring Results

(0700-1900 hrs on Normal Weekdays)

Location NM1 - Wai Loi Tsuen								
				Unit: dB (A) (30-min)				
Date	Time	Weather	Meas	Measured Noise Level		Baseline Level	Construction Noise Level	
			L _{eq}	L ₁₀	L 90	L _{eq}	L _{eq}	
9-Jun-21	11:20	Rainy	61.3	63.7	57.7	63.4	61.3 Measured ≦ Baseline	
15-Jun-21	13:00	Sunny	67.6	69.3	59.7	63.4	65.5	
21-Jun-21	10:00	Sunny	62.1	63.9	55.2	63.4	62.1 Measured ≦ Baseline	
30-Jun-21	9:00	Sunny	59.7	63.9	52.5	63.4	59.7 Measured ≦ Baseline	

Location NM2 - Fu Tei Au								
			Unit: dB (A) (30-min)					
Date	Time	Weather	Meas	sured Noise I	Level	Baseline Level	Construction Noise Level	
			L _{eq}	L ₁₀	L ₉₀	L _{eq}	L _{eq}	
9-Jun-21	13:20	Rainy	56.5	56.6	52.5	58.0	56.5 Measured ≦ Baseline	
15-Jun-21	11:30	Rainy	61.0	62.6	58.7	58.0	58.0	
21-Jun-21	11:25	Sunny	62.9	63.3	57.5	58.0	61.2	
30-Jun-21	13:30	Sunny	62.1	64.1	59.2	58.0	60.0	

Location NM3 - Man Kok Village									
Unit: dB (A) (30-min)									
Date	Time	Weather	Meas	sured Noise I	Level	Baseline Level	Construction Noise Level		
			L _{eq}	L ₁₀	L 90	L _{eq}	L _{eq}		
9-Jun-21	14:00	Rainy	63.1	65.6	51.2	63.4	63.1 Measured ≦ Baseline		
15-Jun-21	14:10	Sunny	65.0	65.7	57.1	63.4	59.9		
21-Jun-21	10:45	Sunny	64.6	66.4	55.8	63.4	58.4		
30-Jun-21	10:00	Sunny	57.4	58.9	55.5	63.4	57.4 Measured ≦ Baseline		



APPENDIX I ECOLOGICAL MONITORING RESULTS AND ANALYSIS

MA19019 - Ecological Monitoring Result and Analysis

Scientific Name Common Name Chinese Name Waterbird Point Count								
Scientific Name	Common Name	Chinese Name	Waterbird	Abundance	Abundance			
Acridotheres cristatellus	Crested Myna	八哥		237	+++++			
Actitis hypoleucos	Common Sandpiper	磯鷸	*	1				
Anthus hodgsoni	Olive Backed Pipit	樹鷚		6	+			
Apus nipalensis	House Swift	小白腰雨燕		3	+			
Ardea alba	Great Egret	大白鷺	*	10	+			
Bubulcus coromandus	Eastern Cattle Egret	牛背鷺	*	22	++			
Buteo japonicus	Eastern Buzzard	普通鵟	*	0	+			
Centropus sinensis	Greater Coucal	褐翅鴉鵑		7	+			
Ceryle rudis	Pied Kingfisher	斑魚狗	*	0	+			
Copsychus saularis	Magpie Robin	鵲鴝		6	+			
Corvus macrorhynchus	Jungle Crow	大嘴烏鴉		14	++			
Corvus torquatus	Collared Crow	白頸鴉	*	1	+			
Dicrurus macrocercus	Black Drongo	黑卷尾		0	+			
Egretta garzetta	Little Egret	小白鷺	*	71	+++++			
Egretta intermedia	Intermediate Egret	中白鷺	*	3	<u> </u>			
Eudynamys scolopacea	Common Koel	噪鵑		10	++			
Garrulax perspicillatus	Masked Laughing Thrush	黑臉噪鶥		9	+			
Halcyon smyrnensis	White-throated Kingfisher	白胸翡翠	*	2				
Hierococcyx sparverioides	Large Hawk Cuckoo	大鷹鵑		2				
Hirundo rustica	Barn Swallow	家燕		84	+++++			
Lonchura punctulata	Spotted Munia	斑文鳥		9	+			
Lonchura striata	White-rumped Munia	白腰文鳥		9	+			
Milvus migrans	Black Kite	里産	*	0	+			
Motacilla alba	White Wagtail	白鶺鴒		28	+			
Motacilla cinerea	Grey Wagtail	灰鶺鴒		0	+			
Mvophonus caeruleus	Blue Whistling Thrush	紫嘯鶇		0	+			
Orthotomus sutorius	Common Tailorbird	長尾縫葉鶯		28	++			
Parus cinereus	Cinereous Tit	蒼背山雀		1	+			
Passer montanus	Eurasian Tree Sparrow	樹麻雀		33	+++			
Phylloscopus fuscatus	Dusky Warbler	褐柳鶯		0	+			
Phylloscopus inornatus	Yellow-browed Warbler	黄眉柳鶯		1	<u> </u>			
Phylloscopus proregulus	Pallas's Leaf Warbler	黄腰柳鶯		2				
Pica pica	Magpie	喜鵲		4	+			
Prinia flaviventris	Yellow-bellied Prinia	黄腹鷦鶯		2	+			
Pycnonotus jocosus	Crested bulbul	紅耳鵯		36	+++			
Pycnonotus sinensis	Chinese Bulbul	白頭鵯		31	+++			
Streptopelia chinensis	Spotted Dove	珠頸斑鳩		53	+++			
Sturnus nigricollis	Black-necked Starling	黑領椋鳥		37	+++			
Turdus hortulorum	Grey-backed Thrush	灰背鶇		1				
Urocissa erythrorhyncha	Red-billed Blue Magpie	紅咀藍鵲		1	+			
Zosterops japonicus	Japanese White-eye	暗綠繡眼鳥		8	+			
20sterops juponicus	Japanese Willie-eye		nt Count Abundance	831	Т.			
		Total Poll	n Count Abundance	0.31				

*For waterbird

For transect abundance, +: <10, ++: 11-20, +++: 21-30, ++++: 31-40, +++++: >40

Remarks: (1) According to S4.7 of the approved Baseline Monitoring Report (Ecology), "waterbirds" was defined as "waterbirds and wetland-dependent species", which was referenced to Monthly Waterbird Monitoring Biannual Reports prepared by the Hong Kong Bird Watching Society (Anon, 2018). Also, S.13.11.3.2 of NENT NDA EIA Study requires "Monitoring of Measures to Mitigate for Impacts of the Project on Wetland-dependent Fauna using the Ng Tung, Sheung Yue and Shek Sheung Rivers". Therefore, "wetland-dependent birds" should be considered as "waterbirds". As raptors and Collared Crow are "wetland-dependent species", they should be taken into consideration in data analysis and impact assessment on waterbirds.

Agreement No. SPW 07/2019 Shek Wu Hui Effluent Polishing Plant - Main Work Stage 1		Project No. MA19019	CINOTECH
Monthly Data Analysis for Ecological Monitoring	Date June 2021	Appendix I	CINOTCCTT

MA19019 - Waterbird Ecological Monitoring Result

Monitoring Month Jun Season Summer

	Table II : Total Bird Abundance from Point Count									
Survey Information				Total Bird Abi	Total Bird Abundance from Point Count					
No.	Date	Time	Tide Level	Individuals Recorded	Total	Species Recorded				
#1	3 Jun 2021	15:00	High	113	204	18				
#1	3 Jun 2021	13:00	Low	91	204	11				
#2	7 Jun 2021	9:00	High	85	101	14				
#2	/ Jun 2021	12:30	Low	96	181	10				
#3	18 Jun 2021	14:00	High	105	230	13				
#3	18 Juli 2021	10:00	Low	125	230	14				
#4	21 Jun 2021	9:00	High	118	216	14				
#4	21 Juil 2021	13:30	Low	98	216	21				
			•	Overall Total	831					

	Table III: Total Waterbird Abundance from Point Count							
	Survey	Informatio	n	Number	rs of Waterbirds			
No.	Date	Time	Tide Level	Individuals Recorded	Total			
#1	3 Jun 2021	15:00	High	19	50			
#1	3 Jun 2021	13:00	Low	31	50			
#2	7 Jun 2021	9:00	High	15	41			
#2	#2 / Jun 2021	12:30	Low	26	41			
#3	18 Jun 2021	14:00	High	12	34			
#3	18 Juli 2021	10:00	Low	22	34			
#4	21 Jun 2021	9:00	High	15	44			
#4	21 Jun 2021	13:30	Low	29	44			
				Overall Total	169			
				Average	42			

Table IV: T-Test Analysis for All Waterbirds

Baseline Data

Monthly Average Abundance (Jun) 50.33 Seasonal Average Abundance (Summer) 45.34

T-test

The following hypothesis was made and a one-tail t-test will be used to test the data collected from the monitoring:

- H_0 The data collected in the reporting month falls within the normal distribution when compared to the baseline monitoring data.
- H_1 The data collected does not falls within the normal distribution when compared to the baseline monitoring data.

If t-test value is <u>smaller</u> than the critical value, then rejects H_0 .

For the data in the reporting month, the critical values are:

Crit. Value = -2.353 (95% Confidence Level) Crit. Value = -4.541 (99% Confidence Level)

Confidence Level

T-values of	Data in Repo	orting Month	95%	99%
Abundance	Monthly	-2.430	×	✓
	Season	-0.930	✓	✓

Overall: ✓ ✓

Remarks:

✓ = T-value falls within the confidence level, the impact monitoring data shows no significant difference to the baseline data.

 $\mathbf{X} = \text{T-value falls outside the confidence level, the impact monitoring data shows significant difference to the baseline data.}$

Agreement No. SPW 07/2019 Shek Wu Hui Effluent Polishing Plant - Main Work Stage		Project No. MA19019	CINOTECH
Monthly Data Analysis for Ecological Monitoring	Date	Appenaix	CINOIECU
	June 2021	Ĭ	

MA19019 - Waterbird Ecological Monitoring Result

Monitoring Month June Season Summer

	Table V: Abundance of Representative Waterbirds from Point Count										
				Rec	orded Abunda	nce			Baseli	Baseline Data	
Species Name	Common Name	Chinese Name	3 Jun 2021	7 Jun 2021	18 Jun 2021	21 Jun 2021		Total	Average	Avg (June)	Avg (Summer)
Egretta garzetta	Little Egret	小白鷺	22	18	16	15		71	18	22	21
Ardea cinerea	Grey Heron	蒼鷺	0	0	0	0		0	0	0	1
Ardeola bacchus	Chinese Pond Heron	池鷺	13	16	14	16		59	15	20	16
Phalacrocorax carbo	Great Cormorant	普通鸕鷀	0	0	0	0		0	0	0	0
Ardea alba	Great Egret	大白鷺	4	2	1	3		10	3	3	3
Bubulcus coromandus	Eastern Cattle Egret	牛背鷺	7	5	2	8		22	6	4	3

Table VI: T-test Analysis for Representative Waterbirds from Point Count

The following hypothesis was made and a one-tail t-test will be used to test the data collected from the monitoring:

- H₀ The data collected in the reporting month falls within the normal distrubution when compare to the baseline monitoring data.
- H_1 The data collected does not falls within the normal distribution when compare to the baseline monitoring data.

If t-test value for a specific representative is smaller than the critical value, then rejects H₀.

For the data in the reporting month, the critical values are:

Crit. Value = -2.353 (95% Confidence Level) Crit. Value = -4.541 (99% Confidence Level)

Representative Species			T-value	Confide	nce Level	T-value	Confide	nce Level	Overall
Species Name	Common Name	Chinese Name	Monthly	95%	99%	Seasonal	95%	99%	1
Egretta garzetta	Little Egret	小白鷺	-2.746	×	✓	-1.794	✓	✓	✓
Ardea cinerea	Grey Heron	蒼鷺				N/A*			
Ardeola bacchus	Chinese Pond Heron	池鷺	-7.444	×	×	-1.912	✓	✓	✓
Phalacrocorax carbo	Great Cormorant	普通鸕鷀	N/A*						
Ardea alba	Great Egret	大白鷺	-0.602	✓	✓	-0.163	✓	✓	✓
Bubulcus coromandus	Eastern Cattle Egret	牛背鷺	1.134	✓	✓	1.651	✓	✓	✓

Remarks

X = T-value falls outside the confidence level, the impact monitoring data shows significant difference to the baseline data.

Agreement No. SPW 07/2019		Project No.	
Shek Wu Hui Effluent Polishing Plant - Main Work Stage 1		MA19019	
Monthly Data Analysis for Ecological Monitoring	Date	Appendix	
Monthly Data Analysis for Ecological Monthly	June 2021	I	

^{*} Great Cormorant (Phalacrocorax carbo) and Grey Heron (Ardea cinerea) were not recognised as representative waterbird species during Summer.


^{✓ =} T-value falls within the confidence level, the impact monitoring data shows no significant difference to the baseline data.

APPENDIX J PHOTO RECORDS OF ECOLOGICAL MONITORING

Appendix J - Photo Records of Ecological Monitoring

Part A - Conditions of Rivers







Ng Tung River (Taken on 3 June 2021)

MA19019_AppJ CINOTECH



Shek Sheung River (Taken on 3 June 2021)

MA19019_AppJ CINOTECH

Part B – Waterbird Species



MA19019_AppJ CINOTECH

Milvus migrans (Taken on 3 June 2021)

Part C – Human Activities & Site Conditions



Excavation & Crane (Project-related, taken on 3 June 2021)



Sheet-piling, generator & wielding works (Non-project-related, taken on 3 June 2021)

MA19019_AppJ CINOTECH



Jaywalking & Fishing (Project-related, taken on 18 June 2021)

MA19019_AppJ CINOTECH

APPENDIX K SITE AUDIT SUMMARY

Checklist Reference Number	210601
Date	1 June 2021 (Tuesday)
Time	9:30 – 11:15

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-
Ref. No.	Remarks/Observations	Related Item No.
	B. Water Quality	
	No environmental deficiency was identified during the site inspection.	
	C. Air Quality	
	No environmental deficiency was identified during the site inspection.	
	D. Noise	
	No environmental deficiency was identified during the site inspection.	
	E. Waste / Chemical Management	
	No environmental deficiency was identified during the site inspection.	
	F. Ecology and Fisheries	
	No environmental deficiency was identified during the site inspection.	
	G. Landscape and Visual	
	No environmental deficiency was identified during the site inspection.	
	H. Permits /Licences	
	No environmental deficiency was identified during the site inspection.	
	I. Others	
	Following up on the previous site inspection (ref no.: 210526): Item 210526-R1 was rectified/improved by the Contractor.	

	Name	Signature	Date
Recorded by	Ms. Echo Hung	Leve	1 June 2021
Checked by	Ms. Betty Choi	BC.	2 June 2021

Checklist Reference Number	210610
Date	10 June 2021 (Thursday)
Time	9:30 – 12:00

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-
Ref. No.	Remarks/Observations	Related Item No.
	B. Water Quality	
	No environmental deficiency was identified during the site inspection.	
	C. Air Quality	
	No environmental deficiency was identified during the site inspection.	
	D. Noise	
	No environmental deficiency was identified during the site inspection.	
	E. Waste / Chemical Management	
	No environmental deficiency was identified during the site inspection.	
	F. Ecology and Fisheries	
	No environmental deficiency was identified during the site inspection.	
	G. Landscape and Visual	
	No environmental deficiency was identified during the site inspection.	
	H. Permits /Licences	
	No environmental deficiency was identified during the site inspection.	
	I. Others	
	No follow-up items from the previous site inspection (ref no.: 210601).	

	Name	Signature	Date
Recorded by	Mr. Macavity Yau	1	10 June 2021
Checked by	Ms. Betty Choi	BC.	11 June 2021

Checklist Reference Number	210615
Date	15 June 2021 (Tuesday)
Time	9:30 – 11:15

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-
Ref. No.	Remarks/Observations	Related Item No.
	B. Water Quality	
	No environmental deficiency was identified during the site inspection.	
	C. Air Quality	
	No environmental deficiency was identified during the site inspection.	
	D. Noise	
	No environmental deficiency was identified during the site inspection.	
	E. Waste / Chemical Management	
	No environmental deficiency was identified during the site inspection.	
	F. Ecology and Fisheries	
	No environmental deficiency was identified during the site inspection.	
	G. Landscape and Visual	
	No environmental deficiency was identified during the site inspection.	
	H. Permits /Licences	
	No environmental deficiency was identified during the site inspection.	
	I. Others	
	No follow-up items from the previous site inspection (ref no.: 210610).	

	Name	Signature	Date
Recorded by	Ms. Echo Hung	Lelig	15 June 2021
Checked by	Ms. Betty Choi	BC.	16 June 2021

Checklist Reference Number	210622
Date	22 June 2021 (Tuesday)
Time	9:30 – 11:15

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-
Ref. No.	Remarks/Observations	Related Item No.
	B. Water Quality	
	No environmental deficiency was identified during the site inspection.	
	C. Air Quality	
	No environmental deficiency was identified during the site inspection.	
	D. Noise	
	No environmental deficiency was identified during the site inspection.	
	E. Waste / Chemical Management	
	No environmental deficiency was identified during the site inspection.	
	F. Ecology and Fisheries	
	No environmental deficiency was identified during the site inspection.	
	G. Landscape and Visual	
	No environmental deficiency was identified during the site inspection.	
	H. Permits /Licences	
	No environmental deficiency was identified during the site inspection.	
	I. Others	
	No follow-up items from the previous site inspection (ref no.: 210615).	

	Name	Signature	Date
Recorded by	Ms. Echo Hung	Ledro	22 June 2021
Checked by	Ms. Betty Choi	BC.	23 June 2021

Checklist Reference Number	210629
Date	29 June 2021 (Tuesday)
Time	9:30 – 11:15

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-
Ref. No.	Remarks/Observations	Related Item No.
	B. Water Quality	
	No environmental deficiency was identified during the site inspection.	
	C. Air Quality	
	No environmental deficiency was identified during the site inspection.	
	D. Noise	
	• No environmental deficiency was identified during the site inspection.	
	E. Waste / Chemical Management	
	No environmental deficiency was identified during the site inspection.	
	F. Ecology and Fisheries	
	No environmental deficiency was identified during the site inspection.	
	G. Landscape and Visual	
	No environmental deficiency was identified during the site inspection.	
	H. Permits /Licences	
	No environmental deficiency was identified during the site inspection.	
	I. Others	
	No follow-up items from the previous site inspection (ref no.: 210622).	
	130 follow-up items from the previous site hispection (fer lio., 210022).	

	Name	Signature	Date
Recorded by	Ms. Echo Hung	Ledro	29 June 2021
Checked by	Ms. Betty Choi	BC.	30 June 2021

Checklist Reference Number	210601
Date	1 June 2021 (Tuesday)
Time	9:30 – 11:15

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-
Ref. No.	Remarks/Observations	Related Item No.
	B. Water Quality	
	No environmental deficiency was identified during the site inspection.	
	C. Air Quality	
	No environmental deficiency was identified during the site inspection.	
	D. Noise	
	No environmental deficiency was identified during the site inspection.	
	E. Waste / Chemical Management	
	No environmental deficiency was identified during the site inspection.	
	F. Ecology and Fisheries	
	No environmental deficiency was identified during the site inspection.	
	G. Landscape and Visual	
	No environmental deficiency was identified during the site inspection.	
	H. Permits /Licences	
	No environmental deficiency was identified during the site inspection.	
	I. Others	
	No follow-up items from the previous site inspection (ref no.: 210526).	

	Name	Signature	Date
Recorded by	Ms. Echo Hung	Leve	1 June 2021
Checked by	Ms. Betty Choi	BC.	2 June 2021

Checklist Reference Number	210610
Date	10 June 2021 (Thursday)
Time	9:30 – 12:00

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-
Ref. No.	Remarks/Observations	Related Item No.
	B. Water Quality	
	No environmental deficiency was identified during the site inspection.	
	C. Air Quality	
	No environmental deficiency was identified during the site inspection.	
	D. Noise	
	No environmental deficiency was identified during the site inspection.	
	E. Waste / Chemical Management	
	No environmental deficiency was identified during the site inspection.	
	F. Ecology and Fisheries	
	No environmental deficiency was identified during the site inspection.	
	G. Landscape and Visual	
	No environmental deficiency was identified during the site inspection.	
	H. Permits /Licences	
	No environmental deficiency was identified during the site inspection.	
	I. Others	
	No follow-up items from the previous site inspection (ref no.: 210601).	

	Name	Signature	Date
Recorded by	Mr. Macavity Yau	V.F	10 June 2021
Checked by	Ms. Betty Choi	BC.	11 June 2021

Checklist Reference Number	210615
Date	15 June 2021 (Tuesday)
Time	9:30 – 11:15

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-
Ref. No.	Remarks/Observations	Related Item No.
	B. Water Quality	
	No environmental deficiency was identified during the site inspection.	
	C. Air Quality	
	No environmental deficiency was identified during the site inspection.	
	D. Noise	
	No environmental deficiency was identified during the site inspection.	
	E. Waste / Chemical Management	
	No environmental deficiency was identified during the site inspection.	
	F. Ecology and Fisheries	
	No environmental deficiency was identified during the site inspection.	
	G. Landscape and Visual	
	No environmental deficiency was identified during the site inspection.	
	H. Permits /Licences	
	No environmental deficiency was identified during the site inspection.	
	I. Others	
	No follow-up items from the previous site inspection (ref no.: 210610).	

	Name	Signature	Date
Recorded by	Ms. Echo Hung	Lelio	15 June 2021
Checked by	Ms. Betty Choi	BC.	16 June 2021

Checklist Reference Number	210622
Date	22 June 2021 (Tuesday)
Time	9:30 – 11:15

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-
Ref. No.	Remarks/Observations	Related Item No.
	B. Water Quality	
	No environmental deficiency was identified during the site inspection.	
	C. Air Quality	
	No environmental deficiency was identified during the site inspection.	
	D. Noise	
	No environmental deficiency was identified during the site inspection.	
	E. Waste / Chemical Management	
	No environmental deficiency was identified during the site inspection.	
	F. Ecology and Fisheries	
	No environmental deficiency was identified during the site inspection.	
	G. Landscape and Visual	
	No environmental deficiency was identified during the site inspection.	
	H. Permits /Licences	
	No environmental deficiency was identified during the site inspection.	
	I. Others	
	No follow-up items from the previous site inspection (ref no.: 210615).	

	Name	Signature	Date
Recorded by	Ms. Echo Hung	Lelvo	22 June 2021
Checked by	Ms. Betty Choi	BC.	23 June 2021

Checklist Reference Number	210629
Date	29 June 2021 (Tuesday)
Time	9:30 – 11:15

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-
Ref. No.	Remarks/Observations	Related Item No.
	B. Water Quality	
	No environmental deficiency was identified during the site inspection.	
	C. Air Quality	
	No environmental deficiency was identified during the site inspection.	
	D. Noise	
	No environmental deficiency was identified during the site inspection.	
	E. Waste / Chemical Management	
	No environmental deficiency was identified during the site inspection.	
	F. Ecology and Fisheries	
	No environmental deficiency was identified during the site inspection.	
	G. Landscape and Visual	
	No environmental deficiency was identified during the site inspection.	
	H. Permits /Licences	
	No environmental deficiency was identified during the site inspection.	
	I. Others	
	No follow-up items from the previous site inspection (ref no.: 210622).	

	Name	Signature	Date
Recorded by	Ms. Echo Hung	Lelio	29 June 2021
Checked by	Ms. Betty Choi	BC.	30 June 2021

Checklist Reference Number	210601
Date	1 June 2021 (Tuesday)
Time	10:30 – 11:30

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-
Ref. No.	Remarks/Observations	Related Item No.
	B. Water Quality	
	No environmental deficiency was identified during the site inspection.	
	C. Air Quality	
	No environmental deficiency was identified during the site inspection.	
	D. Noise	
	No environmental deficiency was identified during the site inspection.	
	E. Waste / Chemical Management	
	No environmental deficiency was identified during the site inspection.	
	F. Ecology and Fisheries	
	No environmental deficiency was identified during the site inspection.	
	G. Landscape and Visual	
	No environmental deficiency was identified during the site inspection.	
	H. Permits /Licences	
	No environmental deficiency was identified during the site inspection.	
	I. Others	
	No follow-up items from the previous site inspection (ref no.: 210526).	

	Name	Signature	Date
Recorded by	Ms. Echo Hung	Leno	1 June 2021
Checked by	Ms. Betty Choi	BC.	2 June 2021

Checklist Reference Number	210608
Date	8 June 2021 (Tuesday)
Time	10:00 – 11:00

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-
Ref. No.	Remarks/Observations	Related Item No.
	B. Water Quality	
	No environmental deficiency was identified during the site inspection.	
	C. Air Quality	
	No environmental deficiency was identified during the site inspection.	
	D. Noise	
	No environmental deficiency was identified during the site inspection.	
	E. Waste / Chemical Management	
	No environmental deficiency was identified during the site inspection.	
	F. Ecology and Fisheries	
	No environmental deficiency was identified during the site inspection.	
	G. Landscape and Visual	
	No environmental deficiency was identified during the site inspection.	
	H. Permits /Licences	
	No environmental deficiency was identified during the site inspection.	
	I. Others	
	No follow-up items from the previous site inspection (ref no.: 210601).	

	Name	Signature	Date
Recorded by	Ms. Echo Hung	Lelis	8 June 2021
Checked by	Ms. Betty Choi	BC.	9 June 2021

Checklist Reference Number	210615
Date	15 June 2021 (Tuesday)
Time	10:30 – 11:30

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-
Ref. No.	Remarks/Observations	Related Item No.
	B. Water Quality	
	No environmental deficiency was identified during the site inspection.	
	C. Air Quality	
	No environmental deficiency was identified during the site inspection.	
	D. Noise	
	No environmental deficiency was identified during the site inspection.	
	E. Waste / Chemical Management	
	No environmental deficiency was identified during the site inspection.	
	F. Ecology and Fisheries	
	No environmental deficiency was identified during the site inspection.	
	G. Landscape and Visual	
	No environmental deficiency was identified during the site inspection.	
	H. Permits /Licences	
	No environmental deficiency was identified during the site inspection.	
	I. Others	
	No follow-up items from the previous site inspection (ref no.: 210608).	

	Name	Signature	Date
Recorded by	Ms. Echo Hung	Lelis	15 June 2021
Checked by	Ms. Betty Choi	BC.	16 June 2021

Checklist Reference Number	210622
Date	22 June 2021 (Tuesday)
Time	10:30 – 11:30

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-
Ref. No.	Remarks/Observations	Related Item No.
	B. Water Quality	
	No environmental deficiency was identified during the site inspection.	
	C. Air Quality	
	No environmental deficiency was identified during the site inspection.	
	D. Noise	
	No environmental deficiency was identified during the site inspection.	
	E. Waste / Chemical Management	
	No environmental deficiency was identified during the site inspection.	
	F. Ecology and Fisheries	
	No environmental deficiency was identified during the site inspection.	
	G. Landscape and Visual	
	No environmental deficiency was identified during the site inspection.	
	H. Permits /Licences	
	No environmental deficiency was identified during the site inspection.	
	I. Others	
	No follow-up items from the previous site inspection (ref no.: 210615).	

	Name	Signature	Date
Recorded by	Ms. Echo Hung	Lelis	22 June 2021
Checked by	Ms. Betty Choi	BC.	23 June 2021

Checklist Reference Number	210629
Date	29 June 2021 (Tuesday)
Time	10:30 – 11:30

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-
Ref. No.	Remarks/Observations	Related Item No.
	B. Water Quality	
	No environmental deficiency was identified during the site inspection.	
	C. Air Quality	
	No environmental deficiency was identified during the site inspection.	
	D. Noise	
	No environmental deficiency was identified during the site inspection.	
	E. Waste / Chemical Management	
	No environmental deficiency was identified during the site inspection.	
	F. Ecology and Fisheries	
	No environmental deficiency was identified during the site inspection.	
	G. Landscape and Visual	
	No environmental deficiency was identified during the site inspection.	
	H. Permits /Licences	
	No environmental deficiency was identified during the site inspection.	
	I. Others	
	No follow-up items from the previous site inspection (ref no.: 210622).	

	Name	Signature	Date
Recorded by	Ms. Echo Hung	Leng	29 June 2021
Checked by	Ms. Betty Choi	BC.	30 June 2021

Checklist Reference Number	210601
Date	1 June 2021 (Tuesday)
Time	10:30 – 11:30

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-
Ref. No.	Remarks/Observations	Related Item No.
	B. Water Quality	
	No environmental deficiency was identified during the site inspection.	
	C. Air Quality	
	No environmental deficiency was identified during the site inspection.	
	D. Noise	
	No environmental deficiency was identified during the site inspection.	
	E. Waste / Chemical Management	
	No environmental deficiency was identified during the site inspection.	
	F. Ecology and Fisheries	
	No environmental deficiency was identified during the site inspection.	
	G. Landscape and Visual	
	No environmental deficiency was identified during the site inspection.	
	H. Permits /Licences	
	No environmental deficiency was identified during the site inspection.	
	I. Others	
	No follow-up items from the previous site inspection (ref no.: 210526).	

	Name	Signature	Date
Recorded by	Ms. Echo Hung	Lelis	1 June 2021
Checked by	Ms. Betty Choi	BC.	2 June 2021

Checklist Reference Number	210608
Date	8 June 2021 (Tuesday)
Time	10:00 – 11:00

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-
Ref. No.	Remarks/Observations	Related Item No.
	B. Water Quality	
	No environmental deficiency was identified during the site inspection.	
	C. Air Quality	
	No environmental deficiency was identified during the site inspection.	
	D. Noise	
	No environmental deficiency was identified during the site inspection.	
	E. Waste / Chemical Management	
	No environmental deficiency was identified during the site inspection.	
	F. Ecology and Fisheries	
	No environmental deficiency was identified during the site inspection.	
	G. Landscape and Visual	
	No environmental deficiency was identified during the site inspection.	
	H. Permits /Licences	
	No environmental deficiency was identified during the site inspection.	
	I. Others	
	No follow-up items from the previous site inspection (ref no.: 210601).	

	Name	Signature	Date
Recorded by	Ms. Echo Hung	Leno	8 June 2021
Checked by	Ms. Betty Choi	BC.	9 June 2021

Checklist Reference Number	210615
Date	15 June 2021 (Tuesday)
Time	10:30 – 11:30

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-
Ref. No.	Remarks/Observations	Related Item No.
	B. Water Quality	
	No environmental deficiency was identified during the site inspection.	
	C. Air Quality	
	No environmental deficiency was identified during the site inspection.	
	D. Noise	
	No environmental deficiency was identified during the site inspection.	
	E. Waste / Chemical Management	
	No environmental deficiency was identified during the site inspection.	
	F. Ecology and Fisheries	
	No environmental deficiency was identified during the site inspection.	
	G. Landscape and Visual	
	No environmental deficiency was identified during the site inspection.	
	H. Permits /Licences	
	No environmental deficiency was identified during the site inspection.	
	I. Others	
	No follow-up items from the previous site inspection (ref no.: 210608).	

	Name	Signature	Date
Recorded by	Ms. Echo Hung	Lelis	15 June 2021
Checked by	Ms. Betty Choi	BC.	16 June 2021

Checklist Reference Number	210622
Date	22 June 2021 (Tuesday)
Time	10:30 – 11:30

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-
Ref. No.	Remarks/Observations	Related Item No.
	B. Water Quality	
	No environmental deficiency was identified during the site inspection.	
	C. Air Quality	
	No environmental deficiency was identified during the site inspection.	
	D. Noise	
	No environmental deficiency was identified during the site inspection.	
	E. Waste / Chemical Management	
	No environmental deficiency was identified during the site inspection.	
	F. Ecology and Fisheries	
	No environmental deficiency was identified during the site inspection.	
	G. Landscape and Visual	
	No environmental deficiency was identified during the site inspection.	
	H. Permits /Licences	
	No environmental deficiency was identified during the site inspection.	
	I. Others	
	No follow-up items from the previous site inspection (ref no.: 210615).	

	Name	Signature	Date
Recorded by	Ms. Echo Hung	Leng	22 June 2021
Checked by	Ms. Betty Choi	BC.	23 June 2021

Checklist Reference Number	210629
Date	29 June 2021 (Tuesday)
Time	10:30 – 11:30

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-
Ref. No.	Remarks/Observations	Related Item No.
	B. Water Quality	
	No environmental deficiency was identified during the site inspection.	
	C. Air Quality	
	No environmental deficiency was identified during the site inspection.	
	D. Noise	
	No environmental deficiency was identified during the site inspection.	
	E. Waste / Chemical Management	
	No environmental deficiency was identified during the site inspection.	
	F. Ecology and Fisheries	
	No environmental deficiency was identified during the site inspection.	
	G. Landscape and Visual	
	No environmental deficiency was identified during the site inspection.	
	H. Permits /Licences	
	No environmental deficiency was identified during the site inspection.	
	I. Others	
	No follow-up items from the previous site inspection (ref no.: 210622).	

	Name	Signature	Date
Recorded by	Ms. Echo Hung	Leno	29 June 2021
Checked by	Ms. Betty Choi	BC.	30 June 2021

APPENDIX L WASTE FLOW TABLE

Name of Department: DSD Contract No. DC/2018/06

Monthly Summary Waste Flow Table for 2021

	Actual Quantities of Inert C&D Materials Generated Monthly						Actual Quantities of C&D Wastes Generated Monthly				
		Hard Rock									
	Total	and Large	Reused in	Reused in	Disposed			Paper/			Others, e.g.
Month	Quantity	Broken	the	other	as Public	Imported		cardboard		Chemical	general
	Generated	Concrete	Contract	Projects	Fill	Fill	Metals	packaging	Plastics	Waste	refuse
	(in '000m3)	(in '000m3)	(in '000m3)	(in '000m3)	(in '000m3)	(in '000m3)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000m3)
Jan	10.034	0.000	0.000	8.257	1.777	0.606	0.000	0.000	0.002	0.000	0.038
Feb	3.703	0.000	0.000	2.871	0.833	0.071	2.120	0.000	0.000	0.000	0.024
Mar	4.644	0.000	0.000	2.190	2.454	0.037	0.000	0.000	0.006	0.000	0.044
Apr	0.211	0.000	0.023	0.000	0.188	0.167	0.000	0.000	0.008	0.000	0.042
May	0.557	0.000	0.218	0.000	0.340	0.149	0.001	0.002	0.008	0.000	0.081
Jun	0.348	0.000	0.000	0.000	0.348	0.074	8.210	0.000	0.000	0.000	0.069
Sub-total	19.497	0.000	0.240	13.317	5.939	1.103	10.331	0.002	0.023	0.000	0.299
Jul											
Aug											
Sep											
Oct											
Nov											
Dec											_
Total	19.497	0.000	0.240	13.317	5.939	1.103	10.331	0.002	0.023	0.000	0.299

Notes:

- 1. Assume the density of soil fill is 2 ton/m3.
- 2. Assume the density of rock and broken concrete is 2.5 ton/m3.
- 3. Assume the density of general refuse is 0.9 ton/m3.
- 4. Assume density of waste oil is assued to be 0.8 kg/L.
- 5. The inert C&D materials except slurry and bentonite are disposed at Tuen Mun 38.
- 6. The slurry and bentonite are disposed at Tseung Kwun O 137.
- 7. The non-inert C&D wastes are disposed at NENT.

Name of Department: DSD Contract No. DC/2018/07

Monthly Summary Waste Flow Table for 2021

	Actua		of Inert C&D	Materials G	enerated Mo	onthly	Actual Quantities of C&D Wastes Generated Monthly				
		Hard Rock									
Manth	Total	and Large	Reused in	Reused in	Disposed			Paper/			Others, e.g.
Month	Quantity	Broken	the	other	as Public	Imported		cardboard		Chemical	general
	Generated	Concrete	Contract	Projects	Fill	Fill	Metals	packaging	Plastics	Waste	refuse
	(in '000m ³)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000m3)					
Jan	0.836	0.000	0.000	0.000	0.836	0.301	21.25	0.000	0.002	0.000	0.006
Feb	0.911	0.000	0.000	0.000	0.911	0.376	39.35	0.000	0.000	0.000	0.007
Mar	0.954	0.000	0.000	0.000	0.954	0.202	0.00	0.000	0.003	0.000	0.016
Apr	0.550	0.000	0.000	0.046	0.504	0.000	0.00	0.000	0.008	0.000	0.009
May	1.368	0.000	0.000	0.149	1.220	0.000	0.00	0.000	0.008	0.000	0.012
Jun	0.670	0.000	0.000	0.074	0.596	0.000	0.00	0.010	0.000	0.000	0.012
Sub-total	5.290	0.000	0.000	0.269	5.021	0.879	60.60	0.010	0.020	0.000	0.062
Jul											
Aug											
Sep											
Oct											
Nov											_
Dec									_		_
Total	5.290	0.000	0.000	0.269	5.021	0.879	60.60	0.010	0.020	0.000	0.062

Notes:

- 1. Assume the density of soil fill and special waste (i.e. sediment from DSD sedimentation tank) is 2 ton/m3.
- 2. Assume the density of rock and broken concrete is 2.5 ton/m3
- 3. Assume the density of general refuse is 0.9 ton/m3
- 4. Density of waste oil is assued to be 0.8 kg/L. Chemical waste includes waste oil.
- 5. The inert C&D materials except slurry and bentonite are disposed at Tuen Mun 38
- 6. The slurry and bentonite are disposed at Tseung Kwun O 137 $\,$
- 7. The non-inert C&D wastes, including general refuse & special waste (i.e. sediment from DSD sedimentation tank) are disposed at NENT

Name of Department:	ArchSD/CEDD/DSD	/ EMSD/HyD/WSD

Monthly Summary Waste Flow Table for 2021 (year)

		Actual Quantitie	es of Inert C&D	Materials Genera	ted Monthly		Actual Quantities of C&D Wastes Generated Monthly				
Month	Total Quantity Generated	Hard Rock and Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics (see Note 3)	Chemical Waste	Others, e.g. general refuse
	(in '000m³)	(in '000m³)	(in '000m³)	(in '000m³)	(in '000m³)	(in '000m³)	(in '000 kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000m³)
Jan	9.53 T	0	0	0	9.53 T	0	0	0	0	0	0
Feb	3.47T	0	0	0	3.47 T	0	0	0	0	0	0
Mar	14.79T	0	0	0	14.79T	0	0	0	0	0	0
Apr	7.21T	0	0	0	7.21T	0	0	0	0	0	0
May	11.34T	0	0	0	11.34T	0	0	0	0	0	0
June	328.08T	0	0	0	328.08T	0	0	0	0	0	0
Sub- total	374.42T	0	0	0	374.42T	0	0	0	0	0	0
July											
Aug											
Sept											
Oct			_								
Nov			-		·				<u> </u>		
Dec											
Total	374.42T	0	0	0	374.42T	0	0	0	0	0	0

	Forecast of Total Quantities of C&D Materials to be Generated from the Contract*									
Total Quantity Generated	Hard Rock and Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics (see Note 3)	Chemical Waste	Others, e.g. general refuse
(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000 kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000m ³)
TBA	ТВА	ТВА	ТВА	TBA	TBA	ТВА	TBA	TBA	TBA	ТВА

Notes:

- (1) The performance targets are given in PS Clause 6A.27.8(14).
- (2) The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the Site.
- (3) Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging material
- (4) The *Contractor* shall also submit the latest forecast of the total amount of C&D materials expected to be generated from the Works, together with a breakdown of the nature where the total amount of C&D materials expected to be generated from the Works is equal to or exceeding 50,000 m³. (PS Clause 6.21.7(4)(b) refer

Name of Department: DSD Contract No.: <u>DE/2018/04</u>

Monthly Summary Waste Flow Table for 2021 (year)

		Actual Quanti	ties of Inert C&D	Materials Generate	ed Monthly			Actual Quantities of	C&D Wastes Go	enerated Monthly	
Month	Total Quantity Generated	Hard Rock and Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics (see Note 2)	Chemical Waste	Others, e.g. general refuse
	(in '000 kg)	(in '000 kg)	(in '000 kg)	(in '000 kg)	(in '000 kg)	(in '000 kg)	(in '000 kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000 kg)
Jan	230.16	0	0	0	230.16	0	0	0	0	0	1.54
Feb	175.98	0	100	0	75.98	0	0	0	0	0	3.63
Mar	11.98	0	0	0	11.98	0	0	0	0	0	1.35
Apr	0	0	0	0	0	0	0	0	0	0	1.48
May	0	0	0	0	0	0	0	0	0	0	3.25
June	0	0	0	0	0	0	0	0	0	0	2.01
Sub-total	418.12	0	100	0	318.12	0	0	0	0	0	13.26
July											
Aug											
Sept											
Oct											
Nov						_					
Dec											
Total	418.12	0	100	0	318.12	0	0	0	0	0	13.26

Name of Department: DSD Contract No.: <u>DE/2018/04</u>

	Forecast of Total Quantities of C&D Materials to be Generated from the Contract									
Total Quantity Generated	Hard Rock and Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics (see Note 3)	Chemical Waste	Others, e.g. general refuse
(in '000 kg)	(in '000 kg)	(in '000 kg)	(in '000 kg)	(in '000 kg)	(in '000 kg)	(in '000 kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000 kg)
918.24	0	200	0	718.24	0	0	5	0	0	39.52

Notes:

- The performance targets are given in PS Clause 6.21.8(14).
 The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the Site.
 Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging material

APPENDIX M EVENT AND ACTION PLANS

Table M-1 Event/Action Plan for Air Quality

E4	Action								
Event	ET	IEC	ER	Contractor					
Action level being exceeded by one sampling	 Identify source, investigate the causes of complaint and propose remedial measures; Inform IEC and ER; Repeat measurement to confirm finding; Increase monitoring frequency to daily. 	 Check monitoring data submitted by ET; Check Contractor's working method. 	1. Notify Contractor.	 Rectify any unacceptable practice; Amend working methods if appropriate. 					
Action level being exceeded by two or more consecutive sampling	 Identify source; Inform IEC and ER; Advise the ER on the effectiveness of the proposed remedial measures; Repeat measurements to confirm findings; Increase monitoring frequency to daily; Discuss with IEC and Contractor on remedial actions required; If exceedance continues, 	 Check monitoring data submitted by ET; Check Contractor's working method; Discuss with ET and Contractor on possible remedial measures; Advise the ET on the effectiveness of the proposed remedial measures; Supervise Implementation of remedial measures. 	 Confirm receipt of notification of exceedance in writing; Notify Contractor; Ensure remedial measures properly implemented. 	 Submit proposals for remedial actions to IEC within three working days of notification; Implement the agreed proposals; Amend proposal if appropriate. 					

E4	Action								
Event	ET	IEC ER	Contractor						
Limit level being exceeded by one sampling	arrange meeting with IEC and ER; 8. If exceedance stops, cease additional monitoring. 1. Identify source, investigate the causes of exceedance and propose remedial measures; 2. Inform Contractor, IEC, ER, and EPD; 3. Repeat measurement to confirm finding; 4. Increase monitoring frequency to daily; 5. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results.	 Check monitoring data submitted by ET; Check Contractor's working method; Discuss with ET and Contractor on possible remedial measures; Advise the ER on the effectiveness of the proposed remedial measures; Supervise implementation of remedial measures. 	 Take immediate action to avoid further exceedance; Submit proposals for remedial actions to IEC within three working days of notification; Implement the agreed proposals; Amend proposal if appropriate. 						
Limit level being exceeded by two or	Notify IEC, ER, Contractor and EPD;	 Discuss amongst ER, ET, and Confirm receipt of notification of exceedance in 	Take immediate action to avoid further exceedance;						
more consecutive	2. Identify source;	remedial actions; writing;	2. Submit proposals for remedial						
sampling	3. Repeat measurement to	2. Review Contractor's 2. Notify Contractor;	actions to IEC within three						
	confirm findings;	remedial actions whenever 3. In consolidation with the	working days of notification;						

E-ve-4		Ac	tion	
Event	ET	IEC	ER	Contractor
Event	4. Increase monitoring frequency to daily; 5. Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented; 6. Arrange meeting with IEC	necessary to assure their effectiveness and advise the ER accordingly; 3. Supervise the implementation of remedial measures.	IEC, agree with the Contractor on the remedial measures to be implemented; 4. Ensure remedial measures properly implemented; 5. If exceedance continues, consider what portion of the work is responsible and	Contractor 3. Implement the agreed proposals; 4. Resubmit proposals if problem still not under control; 5. Stop the relevant portion of works as determined by the ER until the exceedance is
	and ER to discuss the remedial actions to be taken; 7. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results; 8. If exceedance stops, cease additional monitoring.		instruct the Contractor to stop that portion of work until the exceedance is abated.	abated.

Table M-2 Event/Action Plan for Construction Noise

E4		Action	
Event	ET	IEC ER	Contractor
Action Level	1. Notify IEC and Contractor;	1. Review the analysed results 1. Confirm receipt of	1. Submit noise mitigation
	2. Carry out investigation;	submitted by the ET; notification of failure in	proposals to IEC;
	3. Report the results of	2. Review the proposed writing;	2. Implement noise mitigation
	investigation to the IEC, ER	remedial measures by the 2. Notify Contractor;	proposals.
	and Contractor;	Contractor and advise the ER 3. Require Contractor to propose	
	4. Discuss with the Contractor	accordingly; remedial measures for the	
	and formulate remedial	3. Supervise the analysed noise problem;	
	measures;	implementation of remedial 4. Ensure remedial measures are	
	5. Increase monitoring	measures. properly implemented.	
	frequency to check		
	mitigation effectiveness.		
Limit Level	1. Identify source;	1. Discuss amongst ER, ET, and 1. Confirm receipt of	Take immediate action to
	2. Inform IEC, ER, EPD and	Contractor on the potential notification of failure in	avoid further exceedance;
	Contractor;	remedial actions; writing;	2. Submit proposals for
	3. Repeat measurements to	2. Review Contractors remedial 2. Notify Contractor;	remedial actions to IEC
	confirm findings;	actions whenever necessary 3. Require Contractor to	within 3 working days of
	4. Increase monitoring	to assure their effectiveness propose remedial measures	notification;
	frequency;	and advise the ER for the analysed noise	3. Implement the agreed
	5. Carry out analysis of	accordingly; problem;	proposals;

E-vor4		Act	tion	
Event	ET	IEC	ER	Contractor
	Contractor's working	3. Supervise the	4. Ensure remedial measures	4. Resubmit proposals if
	procedures to determine	implementation of remedial	properly implemented;	problem still not under
	possible mitigation to be	measures.	5. If exceedance continues,	control;
	implemented;		consider what portion of the	5. Stop the relevant portion of
	6. Inform IEC, ER and EPD the		work is responsible and	works as determined by the
	causes and actions taken for		instruct the Contractor to stop	ER until the exceedance is
	the exceedances;		that portion of work until the	abated.
	7. Assess effectiveness of		exceedance is abated.	
	Contractor's remedial actions			
	and keep IEC, EPD and ER			
	informed of the results;			
	8. If exceedance stops, cease			
	additional monitoring.			

Table M-3 Event/Action Plan for Ecology

Action Level	Response	Limit Level	Response
Construction Phase			
Decline in numbers of all waterbird species relative to numbers during Baseline Monitoring such that the Action Level response is triggered.	Investigate cause and if cause identified as related to the Project instigate remedial action to remove or reduce source of disturbance.	Decline in numbers of all waterbird species relative to numbers during Baseline Monitoring such that the Limit Level response is triggered.	Investigate cause and if caused identified as related to the Project instigate remedial action.
Decline in numbers of any one waterbird species occurring in significant numbers* during Baseline Monitoring such that the Action Level response is triggered.	Investigate cause and if cause identified as related to the Project instigate remedial action to remove or reduce source of disturbance.	Decline in numbers of any one waterbird species occurring in significant numbers* during Baseline Monitoring such that the Limit Level response is triggered.	Investigate cause and if caused identified as related to the Project instigate remedial action.

Table M-4 Event/Action Plan for Landscape and Visual

Event		Action					
	ET	IEC	ER	Contractor			
Non-conformity	1. Inform the Contractor, IEC and	Check inspection report;	1. Confirm receipt of	Identify source and investigate			
on one occasion	ER;	2. Check Contractor's working	notification of	the non-conformity;			
	2. Discuss remedial actions with	method;	non-conformity in writing;	2. Implement remedial measures;			
	IEC, ER and Contractor	3. Discuss with ET, ER and	2. Review and agree on the	3. Amend working methods			
	3. Monitor remedial actions until	Contractor on possible	remedial measures	agreed with ER as appropriate;			
	rectification has been	remedial measures;	proposed by the	4. Rectify damage and undertake			
	completed.	4. Advise ER on effectiveness	Contractor;	any necessary replacement.			
		of proposed remedial	3. Supervise implementation				
		measures.	of remedial measures.				

Event			Action	
	ET	IEC	ER	Contractor
Repeated	1. Identify source;	1. Check inspection report;	1. Notify the Contractor;	1. Identify source and investigate
Non-conformity	2. Inform the Contractor, IEC and	2. Check Contractor's working	2. In consultation with the ET	the non-conformity;
	ER;	method;	and IEC, agree with the	2. Implement remedial measures;
	3. Discuss inspection frequency;	3. Discuss with ET, ER and	Contractor on the remedial	3. Amend working methods
	4. Discuss remedial actions with	Contractor on possible	measures to be	agreed with ER as appropriate;
	IEC, ER and Contractor;	remedial measures;	implemented;	4. Rectify damage and undertake
	5. Monitor remedial actions until	4. Advise ER on effectiveness	3. Supervise implementation	any necessary replacement.
	rectification has been	of proposed remedial	of remedial measures.	Stop relevant portion of works
	completed;	measures.		as determined by ER until the
	6. If non-conformity stops, cease			non-conformity is abated.
	additional monitoring.			

APPENDIX N ENVIRONMENTAL MITIGATION IMPLEMENTATION SCHEDULE (EMIS)

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	What requirements or standards for the measure to achieve	Status
Air Quality Imp							
\$2.3.1.3	Dust suppression measures stipulated in the Air Pollution Control (Construction Dust) Regulation and good site practices:	To minimize the dust impact	Contractor	Work Sites	Construction phase of Main Works Stage 1, Stage 2 and Stage 3	Air Pollution Control Ordinance (APCO) and Air Pollution Control (Construction Dust) Regulation	۸
	Any excavated or stockpile of dusty material should be covered entirely by impervious sheeting or sprayed with water to maintain the entire surface wet and then removed or backfilled or reinstated where practicable within 24 hours of the excavation or unloading;						۸
	Any dusty material remaining after a stockpile is removed should be wetted with water and cleared from the surface of roads;						۸
	A stockpile of dusty material should not be extended beyond the pedestrian barriers, fencing or traffic cones;						۸
	The load of dusty materials on a vehicle leaving a construction site should be covered entirely by impervious sheeting to ensure that the dusty materials do not leak from the vehicle;						۸
	Where practicable, vehicle washing facilities with high pressure water jet should be provided at every discernible or designated vehicle exit point. The area where vehicle washing takes place and the road section between the washing facilities and the exit point should be paved with concrete, bituminous materials or hardcores;						۸
	When there are open excavation and reinstatement works, hoarding of not less than 2.4m high should be provided as far as practicable along the site boundary with provision for public crossing. Good site practice shall also be adopted by the Contractor to ensure the conditions of the hoardings are properly maintained throughout the construction period.						۸
	The portion of any road leading only to construction site that is within 30m of a vehicle entrance or exit should be kept clear of dusty materials;						۸

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	What requirements or standards for the measure to achieve	Status
S2.3.1.3	Surfaces where any pneumatic or power-driven drilling, cutting, polishing or other mechanical breaking operation takes place should be sprayed with water or a dust suppression chemical continuously;		Contractor	Work Sites	Construction phase of Main Works Stage 1,	Air Pollution Control Ordinance (APCO) and Air Pollution	۸
	Any area that involves demolition activities should be sprayed with water or a dust suppression chemical immediately prior to, during and immediately after the activities so as to maintain the entire surface wet;				Stage 2 and Stage 3	Control (Construction - Dust) Regulation	۸
	Where a scaffolding is erected around the perimeter of a building under construction, effective dust screens, sheeting or netting should be provided to enclose the scaffolding from the ground floor level of the building, or a canopy should be provided from the first floor level up to the highest level of the scaffolding;						N/A
	Any skip hoist for material transport should be totally enclosed by impervious sheeting;						N/A
	Every stock of more than 20 bags of cement or dry pulverised fuel ash (PFA) should be covered entirely by impervious sheeting or placed in an area sheltered on the top and the 3 sides;						N/A
	Cement or dry PFA delivered in bulk should be stored in a closed silo fitted with an audible high level alarm which is interlocked with the material filling line and no overfilling is allowed;						N/A
	Loading, unloading, transfer, handling or storage of bulk cement or dry PFA should be carried out in a totally enclosed system or facility, and any vent or exhaust should be fitted with an effective fabric filter or equivalent air pollution control system; and						N/A
	Exposed earth should be properly treated by compaction, turfing, hydroseeding, vegetation planting or sealing with latex, vinyl, bitumen, shortcrete or other suitable surface stabiliser within six months after the last construction activity on the construction site or part of the construction site where the exposed earth lies						۸

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	What requirements or standards for the measure to achieve	Status
Noise Impact		1		1	1		
S3.2.1.1	wooden frames barrier with a small-cantilevered upper portion of superficial density not less than 14kg/m² on a skid footing with 25mm thick internal sound absorptive lining.	To minimize construction noise impact arising from the Project at the affected noise sensitive receivers (NSRs)	Contractor	Work Sites	Construction phase of Main Works Stage 1, Stage 2 and Stage 3	EIAO-TM, Noise Control Ordinance (NCO)	^
S3.2.1.2		construction noise impact arising from the Project at the affected NSRs	Contractor	Work Sites	Construction phase of Main Works Stage 1, Stage 2 and Stage 3	EIAO-TM, NCO	۸
							۸
	Mobile plant, if any, should be sited as far away from NSRs as possible.						۸
	Machines and plant (such as trucks) that may be in intermittent use should be shut down between works periods or should be throttled down to a minimum.						۸
	Plant known to emit noise strongly in one direction should, wherever possible, be orientated so that the noise is directed away from the nearby NSRs.						۸
	Material stockpiles and other structures should be effectively utilized, wherever practicable, in screening noise from on-site construction activities.						N/A

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	What requirements or standards for the measure to achieve	Status
Ecological Impac					T	T	
S4.2.1.1	Solid dull green noise/visual barriers of at least 2m high shall be erected and maintained between active works area and all areas of ecological importance.	Minimize noise and human disturbances during construction phase.	Contractor	Work Sites	Construction phase of Main Works Stage 1, Stage 2 and Stage 3	EIAO-TM	۸
S4.2.1.2	Avoid unnecessary lighting.	Minimize mortality impacts on birds.	Design / Contractor/ Plant Operator	Work Sites	Construction phase of Main Works Stage 1, Stage 2 and Stage 3	EIAO-TM	۸
S4.2.1.3	Good construction site practice to minimise dust generation should be followed on all construction sites. Measures to avoid, minimise and mitigate impacts on air quality are detailed in this schedule	Minimize dust generation from construction sites.	Contractor	Work Sites	Construction phase of Main Works Stage 1, Stage 2 and Stage 3	EIAO-TM	۸
S4.2.1.4	Temporary sewerage and drainage to be designed and installed to collect wastewater and prevent it from entering water bodies;	Avoid, minimise and mitigate impact on water quality	Contractor	Work Sites	Construction phase of Main Works Stage 1, Stage 2 and Stage 3	EIAO-TM	۸
	Proper locations well away from nearby water bodies should be used for temporary storage of materials (i.e. equipment, filling materials, chemicals and fuel) and temporary stockpiles of construction debris and spoil, and these should be identified before commencement of works;	_					۸
	To prevent muddy water entering nearby water bodies, work sites close to nearby water bodies should be isolated, using such items as sandbags or silt curtains with lead edge at bottom and properly supported props. Other protective measures should also be taken to ensure that no pollution or siltation occurs to the water gathering grounds of the work sites;						۸
	Construction debris and spoil should be covered and/or properly disposed of as soon as possible to avoid these being washed into nearby water bodies;						۸

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	What requirements or standards for the measure to achieve	Status
S4.2.1.4	Proper locations for discharge outlets of temporary wastewater treatment facilities well away from sensitive receivers should be identified;	Avoid, minimise and mitigate impact on water quality	Contractor	Work Sites	Construction phase of Main Works Stage 1, Stage 2 and	EIAO-TM	۸
	Adequate lateral support should be erected where necessary in order to prevent soil/mud from slipping into water bodies;				Stage 3		۸
	Site boundaries should be clearly marked and any works beyond the boundary strictly prohibited;						۸
	Regular water monitoring and site audit should be carried out at adequate points along any watercourses where construction works are underway upstream within their catchments and also on the Ng Tung, Sheung Yue and Shek Sheung Rivers. If the monitoring and audit results show that pollution occurs, adequate measures including temporarily cessation of works should be considered;						۸
	Excavation profiles should be properly designed and executed with attention to the relevant requirements for environment, health and safety;						۸
	Where soil to be excavated is situated beneath the groundwater table, it may be necessary to lower the groundwater table by installing well points or similar means;						N/A
	Stockpiling sites should be lined with impermeable sheeting and bunded. Stockpiles should be properly covered by impermeable sheeting to reduce dust emission during dry season or contaminated run-off during rainy season. Watering should be avoided on stockpiles of contaminated soil to minimize contaminated runoff and construction materials should be properly covered and located away from nearby water bodies; and						۸
	Supply of suitable clean backfill material after excavation, if required.						N/A
	Vehicles containing any excavated materials should be suitably covered to limit potential dust emissions or contaminated run-off, and truck bodies and tailgates should be sealed to prevent discharge during transport or during wet season;						۸
S	Speed control for the trucks carrying contaminated materials should be enforced;						۸
	Vehicle wheel washing facilities at construction sites' exit points should be established and used, where necessary						۸

EM&A Ref.	o O	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	What requirements or standards for the measure to achieve	Status
Water Quality I	mpact						
\$5.2.2.1	Construction Site Runoff Practices and measures provided in the Practice Note for Professional Persons on Construction Site Drainage, (PROPECC PN1/94) should be followed where applicable.	Control construction runoff	Contractors	Work Sites	Construction phase of Main Works Stage 1, Stage 2 and Stage 3	EIAO-TM, WPCO, EIAO	۸
\$5.2.2.2 – \$5.2.2.3	Portable chemical toilets and sewage holding tanks should be provided for handling the construction sewage generated by the workforce. A licensed Contractor should be employed to provide appropriate and adequate portable toilets and be responsible for appropriate disposal and maintenance.	~	Contractors	Work Sites	Construction phase of Main Works Stage 1, Stage 2 and Stage 3	EIAO-TM, WPCO, EIAO	۸
	Notices should be posted at conspicuous locations to remind the workers not to discharge any sewage or wastewater into the nearby environment during the construction phase of the Project. Regular environmental audit on construction site should be conducted in order to provide an effective control of any malpractices and achieve continual improvement of environmental performance on site. It is anticipated that sewage generation during the construction phase of the Project would not cause water quality impact after undertaking all required measures						۸

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	What requirements or standards for the measure to achieve	Status
Waste Managen					1		
S6.2.2.1	responsible for the implementation of good site practices, arrangements for	Minimize waste generation during construction	Contractor	Work Sites		Waste Disposal Ordinance (WDO)	^
	Training of site personnel in site cleanliness, appropriate waste management procedures and concepts of waste reduction, reuse and recycling;						۸
	Provision of sufficient waste disposal points and regular collection for disposal;						۸
	Appropriate measures to minimise windblown litter and dust during transportation of waste by either covering trucks or by transporting wastes in enclosed containers;						۸
	Regular cleaning and maintenance programme for drainage systems, sumps and oil interceptors;						٨
	An Environmental Management Plan (EMP) should be prepared by the contractor and submitted to the Supervisor for approval.						۸
S6.2.3.1	Segregate and store different types of waste in different containers, skip or stockpiles to enhance reuse or recycling of materials and their proper disposal;	Reduce waste generation	Contractor	Work Sites	Prior to the commencement of construction of Main Works Stage 1, Stage 2 and Stage 3	WDO	۸
	Proper storage and site practices to minimize the potential for damage and contamination of construction materials;				and Stage 3		۸
	Plan and stock construction materials carefully to minimize amount of waste generated and avoid unnecessary generation of waste;						٨
	Sort out demolition debris and excavated materials from demolition works to recover reusable/recyclable portions (i.e. soil, broken concrete, metal etc.); and						۸
	Provide training to workers on the importance of appropriate waste management procedures, including waste reduction, reuse and recycling.						۸

7

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	What requirements or standards for the measure to achieve	Status
6.2.4.1	Waste, such as soil, should be handled and stored well to ensure secure containment, thus minimizing the potential of pollution;	Minimize waste impacts arising from waste storage	Contractor	Work Sites	Construction phase of Main Works Stage 1,	WDO	۸
	Stockpiling area should be provided with covers and water spraying system to prevent materials from wind-blown or being washed away; and				Stage 2 and Stage 3		^
	Different locations should be designated to stockpile each material to enhance reuse.						۸
S6.2.4.2	Remove waste in timely manner;	Minimize waste	Contractor	Work Sites	Construction	WDO	٨
	Employ the trucks with cover or enclosed containers for waste transportation	impacts arising from waste storage			phase of Main Works Stage 1, Stage 2 and Stage 3	-	٨
	Obtain relevant waste disposal permits from the appropriate authorities	1					۸
	Disposal of waste should be done at licensed waste disposal facilities.	1			^		
S6.2.5.2	Maintain temporary stockpiles and reuse excavated fill material for backfilling;	Minimize waste impacts from	Contractor	Work Sites	Construction phase of Main	Land (Miscellaneous Provisions) Ordinance, WDO, ETWB TCW No.	۸
	Carry out on-site sorting;	excavated and C&D materials			Works Stage 1, Stage 2 and		۸
	Make provisions in the Contract documents to allow and promote the use of recycled aggregates where appropriate;				Stage 3	19/2005	۸
	Adopt "selective demolition" technique to demolish the existing structure and facilities with a view to recovering broken concrete effectively for recycling purpose, where possible; and						N/A
	Implement a trip-ticket system for each works contract to ensure that the disposal of C&D materials are properly documented and verified.						۸
\$6.2.5.3	The Contractor should recycle as much as possible of the C&DM on-site. Public fill and C&DM waste should be segregated and stored in different containers or skips to enhance reuse or recycling of materials and their proper disposal. For example, concrete and masonry can be crushed and used as fill, and steel reinforcing bar can be used by scrap steel mills. Different areas of the work sites should be designated for such segregation and storage.	Minimize waste impacts from building demolition and new building construction	Contractor	Work Sites		Land (Miscellaneous Provisions) Ordinance, WDO, ETWB TCW No. 19/2005	۸

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	What requirements or standards for the measure to achieve	Status
S6.2.5.3		Minimize waste impacts from building demolition and new building construction	Contractor	F N S		Land (Miscellaneous Provisions) Ordinance, WDO, ETWB TCW No. 19/2005	^
	In order to minimize the impacts of the demolition works, the generated wastes must be cleared as quickly as possible after demolition. Therefore, the demolition and clearance works should be undertaken simultaneously. To facilitate proper segregation of inert and non-inert C&D material arising from demolition works, selective demolition method should be adopted.						۸
S6.2.5.4	If chemical wastes are produced at the construction site, the Contractors should register with EPD as chemical waste producers. Chemical wastes should be stored in appropriate containers and collected by a licensed chemical waste contractor. Chemical wastes (e.g. spent lubricant oil) should be recycled at an appropriate facility as far as possible, while the chemical waste that cannot be recycled should be disposed of at either the Chemical Waste Treatment Centre, or another licensed facility, in accordance with the Waste Disposal (Chemical Waste) (General) Regulation.	Control the chemical waste and ensure proper storage, handling and disposal	Contractor	Work Sites	Construction phase of Main Works Stage 1, Stage 2 and Stage 3	Waste Disposal (Chemical Waste General) Regulation, Code of Practice on the Packaging, Labelling and Storage of Chemical Waste	^
\$6.2.5.5	construction and chemical wastes.	Minimize production of the general refuse and avoid odour, pest and litter impacts	Contractor	Work Sites	Construction phase of Main Works Stage 1, Stage 2 and Stage 3	Waste Disposal (Chemical Waste General) Regulation	^ ^

EM&A Ref.		Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	What requirements or standards for the measure to achieve	Status
Landscape and \							
S7.3.1.1	works areas, the general principle to try and restore these to their former state to suit future land use, should be adhered to.	Minimize the impact to the landscape and visual	Contractor	Work Sites	Prior to construction and construction phase		N/A
	With regard to topsoil, where identified, it should be stripped, treated appropriately, and where suitable and practical stored for re-use in the construction of the soft landscape works such as roadside amenity strips, and open space sites.	Visual			phase		N/A
\$7.3.2.1	The free free free free free free free fr	Protect and Preserve Trees	Designer / Contractor	Work Sites		ETWB TCW No. 29/2004 and DEVB TC(W) No.7/2015	۸

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	What requirements or standards for the measure to achieve	Status
S7.3.2.1	MM5 - Tree Transplantation Trees unavoidably affected by the Project works should be transplanted where practical. Trees should be transplanted straight to their final receptor site and not held in a temporary nursery as far as possible. A detailed Tree Transplanting Specification shall be provided in the Contract Specification, where applicable. Sufficient time for necessary tree root and crown preparation periods shall be allowed in the project programme. A detailed transplanting proposal will be submitted to relevant government departments for approval in accordance with ETWBTC No. 2/2004 and DEVB TC(W) No. 7/2015 and final locations of transplanted trees should be agreed prior to commencement of the work. For trees associated with highways e.g. roadside planting along highways, that are unavoidably affected and should be transplanted, HyD HQ/GN/13 'Interim Guidelines for Tree Transplanting Works under Highways Department's Vegetation Maintenance Ambit' should be referred to.	Transplant Trees where suitable for transplantation	Designer / Contractor	Work Sites where possible. Otherwise consider offsite locations	Prior to construction, construction phase and operation phase	DEVB TC(W) No. 7/2015 and ETWB TCW No.2/2004 HyD HQ/GN/13 Interim Guidelines for Tree Transplanting Works under Highways Department's Vegetation Maintenance Ambit	^
\$7.3.2.1	MM6 - Slope Landscaping Site formation should be reduced as far as possible. Hydroseeding of modified slopes should be done as soon as grading works are completed to prevent erosion and subsequent loss of landscape recourses and charter. Woodland tree seedings and/or shrubs should be planted where slope gradient and site conditions allow. In addition, landscape planting should be provided for the retaining structures associated with modified slopes where conditions allow. All slope landscaping works should comply with GWO Publication No. 1/2011-Technical Guidelines on Landscape Treatment for Slopes.	To avoid substantial slope cutting and fill slopes. To prevent erosion and subsequent loss of landscape resources and character. To ensure manmade slopes are as visually amenable as possible.	Designer / Contractor	Work Sites	Prior to construction, construction phase and operation phase	GEO Publication (1999) - Use of Vegetation as Surface Protection on Slope; GEO Publication No. 1/2011-Technical Guidelines on Landscape Treatment for Slopes	N/A N/A

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	What requirements or standards for the measure to achieve	Status
S7.3.2.1	MM7 - Compensatory Planting Compensatory tree planting for felled trees shall be provided to the satisfaction of relevant Government departments. Required numbers and locations of compensatory trees shall be determined and agreed separately with Government during the Tree Removal Application process under DEVB TC(W) No. 7/2015.	Compensate for trees and shrubs lost due to the Project	Designer / Work Sites Prior to construction, Otherwise consider offsite locations Operation phase		construction,	DEVB TC(W) No. 7/2015 and ETWB TCW No. 2/2004	N/A
	Compensatory planting is proposed at the potential open areas such as open spaces, amenity areas, open areas of the streetscapes, as well as the open areas within development lots.						N/A
	Compensatory planting for shrubs should be considered in suitable locations. Native species such as Melastoma malabathricum, Diospyros vaccinioides, Gardenia jasminoides, Ixora chinensis, Ligustrum sinense, Litsea rotundifolia, Melastoma dodecandrum, Atalantia buxifolia, Rhodomyrtus tomentosa, Rhaphiolepis indica, and Rhododendron simsii are suggested.						N/A
S7.3.2.1	MM9 - Vertical Greening Planting of climbers to grow up vertical surfaces were appropriate.	Soften hard surfaces and facilities	Designer / Contractor	On appropriate structures		ETWB TCW No.11/2004 – Cyber Manual for Greening	N/A
\$7.3.2.1	MM10 - Green Roof Roof greening where appropriate should be established on proposed buildings as per the guidelines stated. These guidelines provide further details including information regarding structural loading, design, maintenance, etc. considerations as well as providing information on what types of plants might be suitable.	Reduce exposure to untreated concrete surfaces and particularly mitigate visual impact to visually sensitive receivers (VSRs) at high levels. Provide greening.	Designer / Contractor	On appropriate buildings	phase and	CIBSE HK Branch, Technical Guidelines for Green Roof Systems in Hong Kong (2011); ArchSD/Urbis Study on Green Roof Application in HK (2007)	N/A

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	What requirements or standards for the measure to achieve	Status
S7.3.2.1	MM11 - Screen Planting Tall screen/buffer trees and shrubs should be planted. This measure may additionally form part of the compensatory planting.	To screen proposed structures such as roads and buildings. Improve compatibility with the surrounding environment and create a pleasant pedestrian environment	Designer / Contractor	Along roads, around suitable built structures, or around VSRs to contain their view out to the structures.	Prior to construction, construction phase and operation phase	ETWB TCW No. 10/2013 and 3/2006	N/A
\$7.3.2.1	MM16 - Screen Hoarding Screen hoarding shall be erected along areas of the construction works site boundary where the works site borders publically accessible routes and/or is close to visually sensitive receivers (VSRs). It is proposed that the screening be compatible with the surrounding environment and where possible, non-reflective, recessive colours be used. Any works areas near the ecological sensitive areas should erect 2m high dull green site boundary fence.		Designer	Work Sites	Construction phase		^
\$7.3.2.1	MM17 - Light Control Construction day and night time lighting should be controlled to minimize glare impact to adjacent VSRs during the Construction phase. Street and night time lighting shall also be controlled to minimize glare impact to adjacent VSRs during the operation phase.	To minimize glare impact to adjacent VSRs.	Designer / Contractor	Work Sites and/or the Plant	Construction phase and operation phase		۸

Remarks: EM	1&A Programme under FEP-02/474/2013
۸	Compliance of mitigation measure;
N/A N/A(1)	Not applicable at this stage; Not observed;
*	Recommendation was made during site audit but improved/retified by the contractor;
#	Recommendation was made during site audit but not yet improved/retified by the contractor;
X	Non-compliance of mitigation measure;
•	Non-compliance but rectified by the contractor.

APPENDIX O SUMMARIES OF ENVIRONMENTAL COMPLAINT, WARNING, SUMMON AND NOTIFICATION OF SUCCESSFUL PROSECUTION

Agreement No. SPW 07/2019 Shek Wu Hui Effluent Polishing Plant – Main Works Stage 1

Appendix O – Summary of Environmental Complaint, Warning, Summon and Notification of Successful Prosecution

Reporting Month: June 2021

Log Ref.	Location	Received Date	Details of Complaint/Warning/Summon and Prosecution	Investigation/Mitigation Action	Status
1	Expansion Site of SWHSTP (Portion C)	18 March 2020	Muddy water was suspected to be discharged from the expansion site of SWHSTP to Shek Sheung River, manholes and foul drains nearby	 Employed suction truck and dump truck to clear the silt and mud at Shek Sheung River Arranged to repair the wastewater treatment system Installed additional sedimentation tanks and wastewater treatment system to increase the on-site treatment capacity Clean the slurry sediment released from the outlet regularly by suction trucks Avoid damage of underground drains and pipes caused by existing construction works Avoid illegal discharge from the Site into foul drains and manholes 	Closed

Agreement No. SPW 07/2019 Shek Wu Hui Effluent Polishing Plant – Main Works Stage 1

Appendix O – Summary of Environmental Complaint, Warning, Summon and Notification of Successful Prosecution

Log Ref.	Location	Received Date	Details of Complaint/Warning/Summon and Prosecution	Investigation/Mitigation Action	Status
2	SWHEPP	19 February 2021	Significant odour nuisance was suspected to be emitted from the construction activities of SWHEPP	 Ensured only PMEs with valid NRMM label were used on-site Conducted regular visual checking against emission quality of exhaust pipe of equipment by using the Ringlemann Chart Used ULSD for diesel-powered equipment Provided water spraying and water sprinklers system for haul road access and demolition works Used battery powered solution to provide power to the tower crane Provided cover for all rubbish bins on-site Separated general refuse from construction waste 	Closed

Remarks: No environmental complaint/warning/summon and prosecution was received in the reporting period.

APPENDIX P SUMMARY OF EXCEEDANCE

Agreement No. SPW 07/2019 Shek Wu Hui Effluent Polishing Plant – Main Works Stage 1


Appendix P – Summary of Exceedance

Reporting Month: June 2021

- (A) Exceedance Report for Air Quality (NIL in the reporting month)
- (B) Exceedance Report for Construction Noise (NIL in the reporting month)
- (C) Exceedance Report for Ecology (NIL in the reporting month)

APPENDIX Q TENTATIVE CONSTRUCTION PROGRAMME


Status Date: 30 Jun 21



rks for Slu	dge Treatm	ment Fac	cilities and 132kV Primary Substation												群利-俊和 KL-CW JV
Activity ID	KD -	Task N	lame	Inclement Weather CE no.	PMI & CE no. (NCE no.)	Duration	Start	Finish	Actual Start Actual	al Finish To	otal Slack	Predecessors	Successors	% Time Comple Risk	bed lief deather deather
	100.11			(NCE no.)										Allowan	Q3 Q2 Q1 Q4 Q3 Q2 Q1 Q4 Q3
CKD-01000 CKD-02000			D1A (606 days after starting date) D2A (738 days after starting date)			0 days 0 days	Fri 14/5/21 Thu 23/9/21	Fri 14/5/21 Thu 23/9/21	NA NA	NA NA		2FS+607 days 2FS+739 days	56 62	0%	♦ 14/5 ♦ 23/9
CKD-03000			D3A (822 days after starting date)			0 days	Thu 16/12/21		NA	NA		2FS+823 days	68	0%	♦ 16/12
CKD-04000			D3B (808 days after starting date)			0 days	Thu 2/12/21	Thu 2/12/21	NA NA	NA NA		2FS+809 days	74 79	0% 0%	 ◆ 2/12 ◆ 18/12
CKD-05000 CKD-06000			D3C (824 days after starting date) D3D (705days after starting date)			0 days 0 days	Sat 18/12/21 Sat 21/8/21	Sat 18/12/21 Sat 21/8/21	NA NA	NA NA	-	2FS+825 days 2FS+706 days	84	0%	♦ 10/12 ♦ 21/8
CKD-07000			D3E (893.5 days after starting date)			0 days	Sat 26/2/22	Sat 26/2/22	NA NA	NA		2FS+894.5 days	89	0%	♦ 26/2
CCD-01000			ection 1 of Works (753 days after starting date)			0 days	Fri 8/10/21	Fri 8/10/21	NA	NA		2FS+754 days	94	0%	♦ 8/10
CCD-02000 CCD-03000			ection 2 of Works (1,380 days after starting date) ection 3 of Works (1,201 days after starting date)			0 days 0 days	Tue 27/6/23 Fri 30/12/22	Tue 27/6/23 Fri 30/12/22	NA NA	NA NA		2FS+1381 days 2FS+1202 days	100 106	0% 0%	♦ 27/6 ♦ 30/12
CCD-04000			ection 4 of Works (987 days after starting date)			0 days	Mon 30/5/22	Mon 30/5/22	NA NA			2FS+988 days	112	0%	♦ 30/5
CCD-05000			ection 5 of Works (1,676 days after starting date)			0 days		Thu 18/4/24	NA			2FS+1677 days	32,33,118	0%	♦ 18/4
PD-00000	*		d Completion - Key Date (cal. day) ned Completion - Key Dates			1217 days 440 days	Wed 5/5/21 Wed 5/5/21	Tue 3/9/24 Tue 19/7/22	NA NA		0 days 0 days			0%	5/5 19/7 19/7
PKD-01000	KD1A		D1A			0 days	Wed 5/5/21	Wed 5/5/21	NA			250FF		0%	♦ 5/5
PKD-02000			D2A			0 days	Mon 20/12/21		NA		, .	555FF,558FF		0%	♦ 20/12
PKD-03000 PKD-04000			D3A D3B			0 days 0 days	Sat 5/3/22 Sat 5/3/22	Sat 5/3/22 Sat 5/3/22	NA NA			272FF 294FF		0%	♦ 5/3 ♦ 5/3
PKD-04000						0 days		Tue 19/7/22	NA NA		,	313FF,312FF		0%	♦ 19/7
PKD-06000			D3D			0 days	Mon 25/10/21	Mon 25/10/21	NA			343FF		0%	
PKD-07000	KD3E					0 days			NA NA			357FF,364FF,371FF,378F	1	0%	♦ 6/6 30/5
PCD-00000 PCD-01000	SW1		ned Completion - Section of the Works (cal. day) ection 1 of Works			0 days	Mon 30/5/22 Sat 19/11/22	Tue 3/9/24 Sat 19/11/22	NA NA		-234 days -407 days	442FF,472FF,474FF,476F		0% 0%	30/5 ■ 3/9
						-									
PCD-02000 PCD-03000			ection 2 of Works ection 3 of Works			0 days 0 days		Tue 29/11/22 Wed 28/12/22	NA NA			560FF,577FF 171FF.315FF.328FF.345F	1525	0% 0%	◆ 29/11◆ 28/12
PCD-03000 PCD-04000			ection 4 of Works			0 days		Mon 30/5/22	NA NA		, .	385FF,391FF,396FF,443F		0%	♦ 30/5
PCD-05000	SW5	Se	ection 5 of Works			0 days	Mon 4/9/23	Mon 4/9/23	NA	NA	0 days	252FF,276FF,297FF,316F		0%	♦ 4/9
PCD-06000			efect Liability Period			365 days		Tue 3/9/24	NA Mon 16/0/10		, .	48		0% 479/	♦ 3/9 16/9
CWPC-0000 CUV1-00000			uction Works of Portion C of the Site System No. 1 & Effluent Pumping Station No. 1			1463 days 787 days	Mon 16/9/19 Mon 16/9/19	Sat 31/8/24 Mon 16/5/22	Mon 16/9/19 Mon 16/9/19		0 days 389 days			17% 61%	16/9
CUV1-09041			Walls, Slabs and staircase Construction @+7.4mPD to 16.4mPD		(108), (146), (148), (179), (182)	35 days		Wed 5/5/21	Sat 20/3/21		-36 days	244	250,251,249	0%	20/3 = 5/5
CUV1-10000) KD1A		[Additional SP1-3 puddle (DN100 x 2 & DN80) Construction of Switch room			20 days	Tue 23/3/21	Sun 11/4/21	Tue 23/3/21	NA	33 days			50%	23/3 @ 11/4
CUV1-11000			llow access to Contarctor DE/2018/03 for E&M Installation			0 days	Wed 5/5/21	Wed 5/5/21	NA		-	247	36FF	0%	♦ 5/5
CUV1-12000	SW1	AE	BWF Works & BS Works & Apply Internal Anti-corrosion Protective Lining		(95)	120 days	Tue 11/5/21	Sat 2/10/21	NA	NA	336 days	208,135,247	252,44FF	0%	11/52/10
CUV1-13000			urrounding Site formation works and road works			180 days	Mon 4/10/21	Mon 16/5/22	NA			251	48FF	0%	4/10 16/5
CSDC-0000 CSDC-1105			ge Digesters and Distribution Chamber Construction of Roof Slab			916 days 60 days	Sat 7/12/19 Mon 20/12/21	Wed 11/1/23 Sat 5/3/22	Sat 7/12/19 NA		191 days -62 days	269	272,275,273,274	40% 4 0%	7/12 20/12 5/3
CSDC-1200			llow access to Contarctor DE/2018/03 for E&M Installation			0 days	Sat 5/3/22	Sat 5/3/22	NA			270	38FF	0%	♦ 5/3
CSDC-1500			BWF Works & BS Works		(173)	105 days	Mon 7/3/22	Fri 15/7/22	NA		139 days		276	0%	7/3 15/7
CSDC-1600			urrounding Site formation works and road works ge Dewatering Building			180 days 875 days	Sat 16/7/22	Wed 11/1/23 Wed 9/11/22	NA Tue 26/11/19		236 days 242 days	2/5	48FF	0% 43%	16/7
CSDB-1104			Roof Construction @ +25.65mPD			32 days	Tue 25/1/22	Sat 5/3/22	NA		•	292	411,294	0%	25/1 5/3
CSDB-1200		All	llow access to Contarctor DE/2018/03 for E&M Installation			0 days	Sat 5/3/22	Sat 5/3/22	NA	NA	-74 days	293	39FF	0%	♦ 5/3
CSDB-14000			BWF Works & BS Works & Apply Internal Anti-corrosion Protective Lining		(95), (173)	164 days	Mon 7/3/22	Fri 23/9/22	NA NA		-	289,208,135	297 48FF	0%	7/3 23/9
CHPB-0000			urrounding Site formation works and road works bined Heat Power Building			180 days 1046 days		Wed 22/3/23 Mon 26/6/23	Tue 10/12/19		166 days 59 days	296	4011	0% 14%	24/9 22/3
CHPB-0800	0 KD3C		.C. Structure			263 days	Thu 26/8/21	Mon 18/7/22	NA		•	205,206,133,305,204,3068	S 315,313	0% 10	26/8 18/7
CHPB-08500			Roof @27.15mPD			23 days			NA		-168 days		40FF,313	0%	21/6 18/7
CHPB-09000 CHPB-11000			Ilow access to Contarctor DE/2018/03 for E&M Installation BWF Works & BS Works		(95), (173)	1 day 135 days		Tue 19/7/22 Wed 28/12/22	NA NA		-168 days	307,312 307,208,135	40FF,314SF 316,46FF	0% 0%	19/7 19/7 19/7 28/12
CHPB-1200			urrounding Site formation works and road works		(30), (110)	180 days	Thu 29/12/22		NA NA		70 days		48FF	0%	29/12 26/6
CSPS-00000			age Pumping Station			821 days	Fri 15/11/19		Fri 15/11/19		305 days			19%	15/11
CSPS-09000 CSPS-10000			.C. Structure & waterproofing works BWF Works & BS Works & Apply Internal Anti-corrosion Protective Lining			230 days		Fri 5/11/21 Fri 25/2/22	Tue 26/1/21 NA		169 days		328,42FF 329,46FF	0% 0% 3	26/1 5/11
CSPS-10000			urrounding Site formation works and road works			90 days 180 days		Wed 24/8/22	NA NA		376 days		329,40FF 48FF	0%3	26/2 24/8
CWS2-0000	0 *		kshop No. 2			821 days		Wed 5/10/22	Tue 24/12/19		272 days			18%	24/12 5/10
CWS2-0803			Roof Construction @+19.00mPD			40 days		Mon 25/10/21	NA		-52 days		344,345,343	0%	6/9 25/10
CWS2-0900 CWS2-1100			Ilow access to Contarctor DE/2018/03 for E&M Installation BWF Works & BS Works		(95), (173)	0 days 135 days	Mon 25/10/21 Tue 26/10/21	Mon 25/10/21 Fri 8/4/22	NA NA		-52 days 214 days	342 208,135,342	41FF 346,46FF	0% 0%	♦ 25/10 26/10 ■ 8/4
CWS2-1100			urrounding Site formation works and road works		(00), (110)	180 days		Wed 5/10/22	NA NA		334 days		48FF	0%	9/4 5/10
CTHP-00000			mal Hydrolysis Pretreatment (6)		///-	840 days		Sun 23/10/22	Thu 19/12/19		257 days			33%	19/12 23/10
CTHP-09000 CTHP-10000			.C. Plinth urrounding Site formation works and road works	(165), (181)	225, (115)	40 days 180 days		Tue 26/4/22 Sun 23/10/22	NA NA		-46 days 316 days	355,265,356SS-2 emons 357	358,42FF 48FF	0% 0%	7/3 <u>26/4</u> 27/4 23/10
CFCD-0000			c Chloride Dosing Facilities (10)			374 days	Tue 25/5/21	Thu 25/8/22	NA NA		45 days	001	701 1	0%	25/5
CFCD-04000) KD3E	Ste	teel Roof Structure (On-site Fabrication)			65 days	Fri 15/10/21	Fri 31/12/21	NA	NA	45 days		365,42FF	0%	15/10 31/12
CFCD-05000			BWF Works & BS Works			45 days		Sat 26/2/22	NA NA		, .		366,46FF	0%	3/1 26/2
CFCD-06000			urrounding Site formation works and road works Hydrant and Booster Pump Room (16)			180 days 298 days	Sun 27/2/22 Sat 19/6/21	Thu 25/8/22 Tue 21/6/22	NA NA		375 days 119 days	202	48FF	0% 0%	27/2 25/8
CFHB-03000) KD3E	R.	.C. Structure & waterproofing works			60 days	Fri 20/8/21	Mon 1/11/21	NA NA	NA	95 days	369,133,378,204,134,3708	S372,42FF	0% 5	20/8 1/11
CFHB-04000			BWF Works & BS Works			45 days		Thu 23/12/21	NA		-		373,46FF	0%	2/11 23/12
CFHB-05000 CTFS-00000			urrounding Site formation works and road works sformer and Switchroom (15)			180 days 341 days	Fri 24/12/21 Fri 1/1/21	Tue 21/6/22 Sun 27/2/22	NA NA		440 days 183 days	372	48FF	0% 0%	24/12 21/6
CTFS-03000			.C. Structure			60 days	Thu 18/3/21	Wed 2/6/21	NA NA		•	376,133,408,204,377SS-2	379,371,42FF	0% 5	18/3 2/6
CTFS-04000	SW3	AE	BWF Works & BS Works		(95)	75 days	Thu 3/6/21	Tue 31/8/21	NA	NA	393 days	378,208,135	380,46FF	0%	3/6 31/8
CTFS-05000			urrounding Site formation works and road works		20.4	180 days	Wed 1/9/21	Sun 27/2/22 Wood 27/4/22	NA NA		554 days 131 days	379	48FF	0%	1/9 27/2
CWMC-0300			er Meter Cabinet (11) BWF Works & BS Works		204	259 days 15 days	Sat 12/6/21 Tue 12/10/21	Wed 27/4/22 Fri 29/10/21	NA NA			384,208,135	386,47FF	0% 0%	12/10 29/10
CWMC-0400	00 SW5		urrounding Site formation works and road works			180 days		Wed 27/4/22	NA		495 days		48FF	0%	30/10 27/4
CGH-00000			rd House (14)		(05)	271 days	Mon 6/9/21	Sun 7/8/22	NA		118 days	200 200 425	200 4755	0%	6/9 7/8
CGH-03000 CGH-04000			BWF Works & BS Works urrounding Site formation works and road works		(95)	45 days 180 days		Tue 8/2/22 Sun 7/8/22	NA NA		89 days 393 days		392,47FF 48FF	0%	11/12 8/2 9/2 7/8
CCPS-0000			Coolers Pumping Station (21)			257 days	Sun 10/10/21		NA NA		86 days	001	701 1	0%	10/10
CCPS-02000	SW4	R.	.C. Structure			60 days	Fri 10/12/21	Thu 24/2/22	NA	NA	75 days	394,133,204,395SS-2 emo		0% 5	10/12 24/2
CCPS-03000			urrounding Site formation works and road works			180 days		Tue 23/8/22	NA NA		377 days	396	48FF	0%	25/2 23/8 25/7 17/4
CWGB-0300			te Gas Buner (8) .C. Plinth			216 days 20 days	Sun 25/7/21 Fri 24/9/21	Sun 17/4/22 Tue 19/10/21	NA NA		104 days 86 days	400,133,401SS-2 emons	432.403.42FF	0% 0%	25/7 17/4 24/9 19/10
CWGB-0300			urrounding Site formation works and road works			180 days	Wed 20/10/21		NA NA		505 days		432,403,42FF 48FF	0%	20/10 17/4
CPSW-0000	0 *	Plant	t Services Water System (20)			205 days	Mon 21/12/20	Wed 1/9/21	Mon 21/12/20	NA	594 days			14%	21/12 1/9
CPSW-0300	0 KD3E		asement Construction @+1.20mPD urrounding Site formation works and road works		(136), (117)	0 days		Fri 5/3/21	Tue 26/1/21		0 days 733 days	406,133,407SS-2 emons		100%	♦ 5/3 6/3 ● 1/9
DOM OTOS	0 SW5	_ ^				180 days	Sat 6/3/21	Wed 1/9/21	NA				48FF		

Contract No.: DC/2018/06
Contract Title: Shek Wu Hui Effluent Polishing Plant - Main Works Stage 1
- Civil Works for Sludge Treatment Facilities and 132kV Primary Substation

Executive Summary Programme (Status Date: 30/06/2021)



ivil Works for S	ludge Treatr	tment Facilities and 132kV Primary Substation													KL-CW JV
Activity I	D KD	Task Name	Inclement Weather CE no. (NCE no.)	PMI & CE no. (NCE no.)	Duration	Start	Finish	Actual Start Actual	Finish To	otal Slack	Predecessors		% Time Comple Risk Allowan	2nd Half 2nd Half 2nd Half 03 02 01 04 03	1st Half 2nd Half Q2 Q1 Q4 Q3
10 CDS11-00	000 *	Deodorization System No. 11			234 days	Tue 22/2/22	Sat 3/12/22	NA	NA	-67 days			0%		3/12
14 CDS11-03	000 KD3E	R.C. Plinth			34 days	Mon 25/4/22	Mon 6/6/22	NA	NA	-78 days	412,133,413SS-2 emons	415,42FF	0%	25/4	₫ 6/6
415 CDS11-04	000 SW5	Surrounding Site formation works and road works			180 days	Tue 7/6/22	Sat 3/12/22	NA	NA	275 days	414	48FF	0%	7/6	3/12
416 CBGH-000	000 *	Biogas Holder (7)			254 days	Mon 18/10/21	Thu 25/8/22	NA	NA	15 days			0%	18/10	25/8
420 CBGH-030	00 KD3E	R.C. Plinth			55 days	Sat 18/12/21	Sat 26/2/22	NA	NA	0 days	418,133,419SS-2 emons	421,42FF	0%	18/12 26	1
421 CBGH-040	00 SW5	Surrounding Site formation works and road works			180 days	Sun 27/2/22	Thu 25/8/22	NA	NA	375 days	420	48FF	0%	27/2	25/8
422 CH2S-000	00 *	H2S Removal System (12)			230 days	Fri 3/9/21	Thu 16/6/22	NA	NA	73 days			0%	3/9	16/6
426 CH2S-030	00 KD3E	R.C. Plinth			40 days	Wed 3/11/21	Sat 18/12/21	NA	NA	54 days	424,425SS-2 emons	427,42FF	0%	3/11 18/12	
427 CH2S-040	00 SW5	Surrounding Site formation works and road works			180 days	Sun 19/12/21	Thu 16/6/22	NA	NA	445 days	426	48FF	0%	19/12	1 6/6
428 CDS12-00	000 *	Deodorization System No. 12 (19)			211 days	Fri 20/8/21	Tue 10/5/22	NA	NA	97 days			0%	20/8	10/5
432 CDS12-03	000 KD3E	E R.C. Plinth			20 days	Wed 20/10/21	Thu 11/11/21	NA	NA	86 days	430,133,402,431SS-2 em	no 433,42FF	0%	20/10 11/11	
433 CDS12-04	000 SW5	Surrounding Site formation works and road works			180 days	Fri 12/11/21	Tue 10/5/22	NA	NA	482 days	432	48FF	0%	12/11	10/5
434 CUPH-000	00 *	Underpass & Pump House (Omitted)		332	0 days	Mon 16/9/19	Mon 16/9/19	NA	NA	0 days			0%	● 16/9	
435 CPWU-00	000 *	Pipe Works and Utility Installation			1030 days	Fri 22/11/19	Thu 18/5/23	Fri 22/11/19	NA	90 days			15%	22/11	18/5
166 CPWU-01	020 SW5	Surrounding Site formation works and road works			180 days	Sun 20/11/22	Thu 18/5/23	NA	NA	109 days	465,478,479,480,481,482	2 48FF	0%		20/11 18/5
479 CPWU-02	130 SW4	Stormdrain Pipeworks & testing works			262 days	Mon 12/7/21	Mon 30/5/22	NA	NA	0 days	138,287,337,188	47FF,466	0%	12/7	30/5
480 CPWU-02	140 SW4	Sewerage Pipeworks, manhole, protective lining & testing works	3	210	262 days	Mon 12/7/21	Mon 30/5/22	NA	NA	0 days	138,287,337,194	47FF,466	0%	12/7	30/5
181 CPWU-02	150 SW4	Watermain Pipeworks & testing works		205, 206, 207, 216, 219, 220, 221, 221-1, 222	262 days	Mon 12/7/21	Mon 30/5/22	NA	NA	0 days	138,287,337,191,194	47FF,466	0%	12/7	30/5
482 CPWU-02	160 SW4	Cable & Other Underground Utility Pipeworks			434 days	Mon 7/6/21	Sat 19/11/22	NA	NA -	-317 days	138,287,337	466	0%		19/11
516 CPWU-02	200 SW4	Pipe Bridge No.1			175 days	Mon 2/8/21	Thu 3/3/22	NA	NA	69 days	2	47FF	0%	2/8 3/3	
517 CRWL-00	000 *	Remaining Works & Landscape Works			891 days	Sat 21/8/21	Sat 31/8/24	NA	NA	0 days			0%	21/8	31/8
518 CRWL-010				218	600 days	Sat 21/8/21	Wed 30/8/23	NA	NA	4 days	141	48FF	0%	21/8	30/8
519 CRWL-020	000 SW5	Hard Landscape Works			600 days	Sat 21/8/21	Wed 30/8/23	NA	NA	4 days	141	48FF	0%	21/8	30/8
520 CRWL-030					600 days	Sat 21/8/21	Wed 30/8/23	NA	NA	0 days	141	526,48FF	0%	21/8	30/8
521 CRWL-040					124 days	Tue 1/11/22	Fri 31/3/23	NA	NA	126 days	180	48FF	0%		1/11 31/3
522 CRWL-050					124 days		Fri 31/3/23	NA	NA	126 days	180	48FF	0%		1/11 31/3
523 CRWL-060	000 SW5			(37)	90 days	Tue 1/11/22	Mon 20/2/23	NA	NA	70 days	180	524,48FF	0%		1/11 20/2
524 CRWL-070					90 days	Tue 21/2/23	Mon 12/6/23	NA	NA	70 days	180,523	48FF	0%		21/2 12/6
525 CRWL-080		Remaining Site formation works, road works and boundary fend	e wall		250 days	Thu 29/12/22	Mon 4/9/23	NA	NA	0 days	46	48FF	0%		29/12 4/9
527 CWPA-00		Construction of Portion A of the Site			891 days		Tue 29/11/22	Wed 27/11/19		167 days			42%	27/11	29/11
528 C132S-00		132kV Substation			891 days		Tue 29/11/22	Wed 27/11/19	NA	167 days			42%	27/11	29/11
555 C132SI-28	000 KD2A	A Architectual Works			75 days	Mon 2/8/21	Sat 30/10/21	NA	NA	-30 days	549FF,550FF,551FF,552	FI37FF	0%	2/8 30/10	
558 C132SI-31	000 KD2A	A Handover to CLP for Electrical System Installation			7 days	Mon 13/12/21	Mon 20/12/21	NA			556,557	559,37FF	0%	13/12 20/12	
560 C132SI-33	000 SW2	Inspection and Handover to CLP			30 days	Thu 5/5/22	Fri 10/6/22	NA	NA	167 days	559	577,45FF	0%	5/5	10/6
577 C132SE-0	3000 SW2	Construction of New Boundary Wall		(155)	143 days	Sat 11/6/22	Tue 29/11/22	NA	NA	167 days	560.576	45FF	0%	11/	29/11

ui Effluent Polishing	Plant - Main Works Stage 1 ask Name	Inclement PMI & CE no. Baseline Duration	Baseline Start	Baseline Finish	Duration	Start	Finish A	ictual Start	Actual Finish Predecessors	Successors	Total Slack Risk Allowance % Complete					
Date		Weather (NCE no.) CE no.	_accomin cidit		Suggest	Just		out	11000000000		7% Complete		Quarter		Quarter 1st Quarter	
1000	contract Dates	(NCE no.) 1585 days	Mon 18/11/19	Thu 27/3/25	1651.5 days	Mon 18/11/19	Fri 13/6/25	Mon 18/11/19	NA NA		282.5 days	July January D%	July Ja	anuary July January		July January July
010	Starting Date	0 days	Mon 18/11/19	Mon 18/11/19	0 days	Mon 18/11/19	Mon 18/11/19	Mon 18/11/19		8,9,13FS+290 days,14FS+31	· ·	o% ♦ 18/11	1			
1000 1010	Access Dates (cal. day) Portion B-1 (Access Road AR3)	310 days 0 days	Mon 18/11/19 Mon 18/11/19	Wed 23/9/20 Mon 18/11/19	289 days 0 days	Mon 18/11/19 Fri 10/1/20	Wed 2/9/20 Fri 10/1/20	Mon 18/11/19 Fri 10/1/20			0 days 10 days	•	_			1
020	Portion B-1A (Area for the works for Sidestream Treatment Facilities by	0 days	Mon 18/11/19	Mon 18/11/19	0 days	Fri 10/1/20	Fri 10/1/20	Fri 10/1/20			0 days 10	0% • 10/1	i			
	Others												Į.		l I	1
030	Portion B-2 (Inlet Works No.1) Portion B-2A (Area for the pipe-jacking works by others)	0 days 0 days	Mon 18/11/19 Mon 18/11/19	Mon 18/11/19 Mon 18/11/19	0 days 0 days	Fri 10/1/20 Fri 10/1/20	Fri 10/1/20 Fri 10/1/20	Fri 10/1/20 Fri 10/1/20			0 days 10 0 days 10	0% ♦ 10/1 0% ♦ 10/1	į			į
1050	Portion B-3 (Primary Sedimentation Tanks No. 1-4)	0 days	Mon 18/11/19	Mon 18/11/19	0 days	Mon 18/11/19	Mon 18/11/19				,	0% \$ 18/11				
1060	Portion B-4 (Bioreactor No. 2A & 2B)	0 days	Mon 18/11/19	Mon 18/11/19	0 days	Mon 18/11/19	Mon 18/11/19	Mon 18/11/19				0% ♦ 1B/11	į			į
1070 1080	Portion B-5 (Membrane Facilities Building No.2) Portion B-6 (SAS Pumping Station)	0 days 0 days	Mon 18/11/19 Mon 18/11/19	Mon 18/11/19 Mon 18/11/19	0 days 0 days	Tue 17/3/20 Mon 18/11/19	Tue 17/3/20 Mon 18/11/19	Tue 17/3/20 Mon 18/11/19			0 days 10 0 days 10	0% ♦ 17/3				
1090	Portion B-7 (Ancillary structures)	0 days	Mon 18/11/19	Mon 18/11/19	0 days	Mon 18/11/19	Mon 18/11/19	Mon 18/11/19			1	0% \$ 18/11	I I			1
1100	Portion B-7A (Alternation works for existing Power House)	0 days	Wed 2/9/20	Wed 2/9/20	0 days	Wed 2/9/20	Wed 2/9/20	Wed 2/9/20		504FS-1 day,29FS+179 days		0%	♦ 2/9			į
1110	Portion B-8 (Alternation for existing Membrane Facilities Building No.1) Portion B-8A (Alternation of air supply main for existing Air Blower House	0 days 0 days	Tue 22/9/20 Mon 18/11/19	Tue 22/9/20 Mon 18/11/19	0 days	Wed 26/8/20 Mon 18/11/19	Wed 26/8/20 Mon 18/11/19	Wed 26/8/20 Mon 18/11/19				0% 0% ♦ 18/11	◆ 26/8			
	No.2)												Į.			
1130 1140	Portion B-9 (remainder works in Zone B) Portion B-9A (Area for the pipe-jacking works by others)	0 days 0 days	Mon 18/11/19 Mon 18/11/19	Mon 18/11/19 Mon 18/11/19	0 days 0 days	Mon 18/11/19 Mon 18/11/19	Mon 18/11/19 Mon 18/11/19	Mon 18/11/19 Mon 18/11/19				0% ♦ 18/11 0% ♦ 18/11	i	i		i
1150	Portion B-9B (Area for underground pipework modification and connection	0 days	Mon 18/11/19	Mon 18/11/19	0 days	Mon 18/11/19	Mon 18/11/19		Mon 18/11/19 2			0% ♦ 18/11	I I			
	works by others)															1
1160	Portion B-9C (Area for the works for pipeworks) Key Dates (cal. day)	0 days 1440 days	Wed 22/7/20 Tue 19/11/19	Wed 22/7/20 Sat 28/10/23	0 days	Fri 24/7/20 Fri 27/11/20	Fri 24/7/20 Mon 15/1/24	Fri 24/7/20 Fri 27/11/20			0 days 10 844 days 9	0% 	♦ 24/7			15/1
1010	KD1A completion of AR3 in Portion B-1 (375 days after starting date)	300 days	Tue 19/11/19	Sun 13/9/20	0 days	Fri 27/11/20	Fri 27/11/20	Fri 27/11/20			0 days 10	0%	♦ 27/11			
1020	KD1B completion of utilities diversion for commencement of Inlet Works No.1 in Portion B-2 (438.5 days after starting date)	360 days	Tue 19/11/19	Thu 12/11/20	1 day	Sat 30/1/21	Sat 30/1/21	Sat 30/1/21	Sat 30/1/21 2FS+439.5 days		0 days 10	0%	11		į	į
1030	KD1C completion of civil and structural works of Inlet Works No.1 in Portion	n 990 days	Tue 19/11/19	Thu 4/8/22	0 days	Sat 22/10/22	Sat 22/10/22	NA	NA 2FS+1069.5 days	67	1290.5 days	0%			↓ 22/10	I I
	B-2 (1068.5 days after starting date)				2 30,0								į			Į.
1040	KD1D completion of civil and structural works of Primary Sedimentation Tanks in Portion B-3 (1190days after starting date)	1190 days	Tue 19/11/19	Mon 20/2/23	0 days	Mon 20/2/23	Mon 20/2/23	NA	NA 2FS+1191 days		1173 days	0%			♦ 20/2	i i
1050	KD1E completion of civil and structural works of Bioreactor in Portion B-4	1140 days	Tue 19/11/19	Sun 1/1/23	0 days	Sun 1/1/23	Sun 1/1/23	NA	NA 2FS+1141 days		1223 days	0%			♦ 1/1	
	(1140days after starting date)													1		į
1060	KD1F completion of civil and structural works of MFB from B2 floor to 1st floor level in Portion B-5 (855.5 days after starting date)	800 days	Tue 19/11/19	Wed 26/1/22	0 days	Wed 23/3/22	Wed 23/3/22	NA	NA 2FS+856.5 days	70	1507.5 days	0%		♦ 23/3	 	
1070	KD1G completion of civil and structural works of MFB in Portion B-5 (1002.	5 950 days	Tue 19/11/19	Sat 25/6/22	0 days	Wed 17/8/22	Wed 17/8/22	NA	NA 2FS+1003.5 days	74	1360.5 days	0%	į		♦ 17/8	1
1080	days after starting date) KD1H completion of civil and structural works of SAS Pumping Station in	gon dece	Tuo 40/44/40	Mon 0/9/04	0 -1	Fri 22/10/21	Eri 00/40/04	NA.	NA 250 - 704 5 days	79	1650 5 days	100		A 22 M 2	 	1
1080	KD1H completion of civil and structural works of SAS Pumping Station in Portion B-6 (703.5 days after starting date)	630 days	Tue 19/11/19	Mon 9/8/21	0 days	rn 22/10/21	Fri 22/10/21	NA	NA 2FS+704.5 days	70	1659.5 days			▼ 22/10	 	I I
1090	KD1I completion alternation works for existing Power House in Portion B-74 (179days after access date of B-7A)	A 150 days	Fri 4/9/20	Sun 31/1/21	1 day	Sun 28/2/21	Sun 28/2/21	Sun 28/2/21	Sun 28/2/21 13FS+179 days		0 days 10	0%			į	į
1100	KD1J completion of auxiliary facilities in Portion B-7 (811.5 days after	800 days	Tue 19/11/19	Wed 26/1/22	0 days	Mon 7/2/22	Mon 7/2/22	NA	NA 2FS+812.5 days		1551.5 days	0%		♦ 7/2		
	starting date)	oot days	100 10/11/10	1100 201722	o dayo	WOIT TO LE	WOII 77E/EE		10.2.5 0.0.2.5 0.4,5		ioono dayo		1	▼ =		
1110	KD2A completion of effluent pipes to UV system and connection to its downstream in Portion B-9 (577.5 days after starting date)	495 days	Tue 19/11/19	Sat 27/3/21	0 days	Fri 18/6/21	Fri 18/6/21	NA	NA 2FS+578.5 days	89	1781.5 days	0%	İ	◆ 18/6		l I
1120	KD2B completion of air supply main alternation to existing air blower house	420 days	Tue 19/11/19	Mon 11/1/21	0 days	Fri 26/3/21	Fri 26/3/21	NA	NA 2FS+495 days		0 days	0%	Į.			
	No.2 in Portion B-8A (494 days after starting date)												į			i
1130	KD3A completion of all utilities and road works (1519 days after starting date)	1440 days	Tue 19/11/19	Sat 28/10/23	0 days	Mon 15/1/24	Mon 15/1/24	NA	NA 2FS+1520 days,328	95	840 days	0%				♦ 15/1
1000	Completion Date (cal. Day)	1956 days	Tue 19/11/19	Thu 27/3/25	1056 days	Sat 23/7/22	Fri 13/6/25	Sat 23/7/22	NA		325.5 days	<mark>0%</mark>	1		•	
-1010	Section 1 of the Works (1,543.5 after starting date)	1460 days	Tue 19/11/19	Fri 17/11/23	0 days	Fri 9/2/24	Fri 9/2/24	NA				0%	ì			→ 9/2
1020	Section 2 of the Works (977.5 after starting date) Section 3 of the Works (1,667.5 after starting date)	900 days 1590 days	Tue 19/11/19 Tue 19/11/19	Fri 6/5/22 Tue 26/3/24	0 days 0 days	Sat 23/7/22 Wed 12/6/24	Sat 23/7/22 Wed 12/6/24	NA Wed 12/6/24	NA 2FS+978.5 days NA 2FS+1668.5 days	107 39FS+1 day,113,38FS+1 day	,	0% 9%	1		♦ 23/7	I I
-1040	Defects Liability Period	365 days	Wed 27/3/24	Thu 27/3/25	365 days	Thu 13/6/24	Fri 13/6/25	NA				0%	i	i	i	i
-1050	Landscape Establishment Works	365 days	Wed 27/3/24	Thu 27/3/25	365 days	Thu 13/6/24	Fri 13/6/25	NA	-			0%	ļ.			
000 * F	lanned Completion Planned Completion - Key Dates (cal. day)	1686 days 1170 days	Fri 14/8/20 Fri 14/8/20	Thu 27/3/25 Sat 28/10/23	2364 days 1127 days	Mon 18/11/19 Wed 30/9/20	Fri 8/5/26 Wed 1/11/23	Mon 18/11/19 Wed 30/9/20			0 days 75 days	9%		<u>></u>		
1010 KD1A	KD1A completion of AR3 in Portion B-1 (300days after starting date)	0 days	Sat 12/9/20	Sat 12/9/20	0 days	Wed 30/9/20	Wed 30/9/20	Wed 30/9/20				0%	♦ 30/9			
1020 KD1B	KD1B completion of utilities diversion for commencement of Inlet Works No.1 in Portion B-2 (360days after starting date)	0 days	Fri 14/8/20	Fri 14/8/20	0 days	Fri 22/1/21	Fri 22/1/21	Fri 22/1/21	Fri 22/1/21 202FF,276FF,282FF,240FF,263FF		0 days 10	0%	♦ 22	2/1		
1030 KD1C	KD1C completion of civil and structural works of Inlet Works No.1 in Portion	n 0 days	Thu 4/8/22	Thu 4/8/22	0 days	Fri 20/1/23	Fri 20/1/23	NA	NA 321FF,320FF,312FF,316FF,272FF,285F	:	-91 days	0%	1		♦ 20/1	
	B-2 (990days after starting date)										· .		i			İ
1040 KD1D	KD1D completion of civil and structural works of Primary Sedimentation Tanks in Portion B-3 (1190days after starting date)	0 days	Mon 20/2/23	Mon 20/2/23	0 days	Sat 18/2/23	Sat 18/2/23	NA	NA 337FF,336FF		2 days	0%	ļ I		♦ 18/2	
1050 KD1E	KD1E completion of civil and structural works of Bioreactor in Portion B-4	0 days	Sat 31/12/22	Sat 31/12/22	0 days	Wed 1/11/23	Wed 1/11/23	NA	NA 369FF,377FF,371FF,373FF,376FF,372F		-304 days	0%	į.			♦ 1/11
1000 1/045	(1,140days after starting date)		7 054.00	7 05/1/00		144 1 00/0/00			NA 400EE		100	, , , , , , , , , , , , , , , , , , ,	į.			
1060 KD1F	KD1F completion of civil and structural works of MFB from B2 floor to 1st floor level in Portion B-5 (800days after starting date)	0 days	Tue 25/1/22	Tue 25/1/22	0 days	Wed 28/9/22	Wed 28/9/22	NA	NA 409FF		-190 days	0%	I		◆ 28/9	
1070 KD1G	KD1G completion of civil and structural works of MFB in Portion B-5	0 days	Sat 25/6/22	Sat 25/6/22	0 days	Fri 24/2/23	Fri 24/2/23	NA	NA 410FF		-192 days	0%	i		♦ 24/2	
1080 KD1H	(950days after starting date) KD1H completion of civil and structural works of SAS Pumping Station in	0 days	Mon 9/8/21	Mon 9/8/21	0 days	Sat 19/3/22	Sat 19/3/22	NA.	NA 440FF,439FF		-149 days	0%	1	19/3	 	I I
NDIH	Portion B-6 (630days after starting date)	Juays	mon grazi	mon drure I	o uays	Jai 13/3/22	Jai 13/3/22	INA	1 1007, 1 10-20		sujo	i	į	→ 19/3	į	İ
090 KD1I	KD1I completion alternation works for existing Power House in Portion B-74 (150days after access date of B-7A)	0 days	Sat 30/1/21	Sat 30/1/21	1 day	Fri 29/1/21	Fri 29/1/21	Fri 29/1/21	Fri 29/1/21 504FF,505FF		0 days 10	0%	♦ 2	29 1	 	I I
1100 KD1J	KD1J completion of auxiliary facilities in Portion B-7 (800days after starting	0 days	Wed 26/1/22	Wed 26/1/22	0 days	Sat 22/10/22	Sat 22/10/22	NA	NA 476FF,475FF,488FF,487FF,481FF,480F	•	-258 days	0%	I I		♦ 22/10	I I
	date)				5 00,5										- = 1-	1
1110 KD2A	KD2A completion of effluent pipes to UV system and connection to its downstream in Portion B-9 (495days after starting date)	0 days	Sat 27/3/21	Sat 27/3/21	0 days	Wed 4/8/21	Wed 4/8/21	NA	NA 508FF,510FF		-47.8 days	0%	1	4/8	 	I I
120 KD2B	KD2B completion of air supply main alternation to existing air blower house	0 days	Thu 3/9/20	Thu 3/9/20	1 day	Fri 26/3/21	Fri 26/3/21	Fri 26/3/21	Fri 26/3/21 497FF,501FF,502FF,503FF		0 days 10	0%		26/3	į	į
	No.2 in Portion B-8A (420days after starting date)												1		 	1
1130 KD3A	KD3A completion of all utilities and road works (1440days after starting date)	0 days	Sat 28/10/23	Sat 28/10/23	0 days	Sat 28/10/23	Sat 28/10/23	NA	NA 519FF		79 days	J76	l I		1	◆ 28/10
1000 *	Planned Completion Date (cal. Day)	1056 days	Fri 6/5/22	Thu 27/3/25	834 days	Tue 13/12/22	Wed 26/3/25	NA	. NA		-144 days	0%			1	1
1010 SW1	Section 1 of the Works (1,460 after starting date)	0 days	Wed 23/8/23	Wed 23/8/23	0 days	Fri 21/6/24	Fri 21/6/24	NA	NA 489FF,482FF,453FF,463FF,463FF,441F			0%	1		1	♦ 21/6
1020 SW2 1030 SW3	Section 2 of the Works (900 after starting date) Section 3 of the Works (1,590 after starting date)	0 days 0 days	Fri 6/5/22 Tue 26/3/24	Fri 6/5/22 Tue 26/3/24	0 days 0 days	Tue 13/12/22 Sat 30/12/23	Tue 13/12/22 Sat 30/12/23	NA NA				0%			♦ 13/12	♦ 30/12
1040 DLP	Defects Liability Period	0 days	Thu 27/3/25	Thu 27/3/25	0 days	Wed 26/3/25	Wed 26/3/25	NA NA	1 1 1		408 days	0% 			 	¥
050	Landscape Establishment Works	0 days	Thu 27/3/25	Thu 27/3/25	0 days	Sun 29/12/24	Sun 29/12/24	NA				0%			1	<u> </u>
1000	Effects from Inclement Weather and Other Time Affected Events	0 days	NA NA	NA NA	2364 days	Mon 18/11/19	Fri 8/5/26	NA NA	**		0 days	J%		7		ī
1100	Effects to KD1C Inclement Weather to KD1C (cal. Day)	0 days 0 days	NA NA	NA	4 days 0 days	Sat 22/10/22 Wed 26/10/22	Wed 26/10/22 Wed 26/10/22	NA NA	NA NA			0% 0%	l I		■ ◆ 26/10	l I
1110	Delay and Disruption of Works before March 2021	0 days	NA NA	NA	0 days	Wed 26/10/22	Wed 26/10/22	NA NA			•	0%	į		♦ 26/10	
1120	Delay and Disruption of Works in March 2021	3 days	NA	NA	0 days	Wed 26/10/22	Wed 26/10/22	NA	NA 64		1290.5 days	0%	I I		◆ 26/10	
1200	Other Events to KD1C (not all)	0 days	NA NA	NA NA	4 days	Sat 22/10/22	Wed 26/10/22	NA NA	***			0%	į		1	
1210 1000	Special working arrangement due to COVID-19 in January 2020 Effects to KD1F	0 days	NA NA	NA NA	4 days	Sat 22/10/22 Wed 23/3/22	Wed 26/10/22 Wed 23/3/22	NA NA	1010			0% 	I I	♦ 23/3	1	i I
1100	Inclement Weather to KD1F (cal. Day)	0 days	NA	NA NA	0 days	Wed 23/3/22 Wed 23/3/22	Wed 23/3/22 Wed 23/3/22	NA NA				0%	į	◆ 23/3	1	1
1110	Delay and Disruption of Works before March 2021	0 days	NA	NA	0 days	Wed 23/3/22	Wed 23/3/22	NA	NA 26			0%	ĺ	♦ 23/3		İ
1120	Delay and Disruption of Works in March 2021	3 days	NA	NA	0 days	Wed 23/3/22	Wed 23/3/22	NA	NA 70		1507.5 days	0%		♦ 23/3	 	1
	Effects to KD1G	0 days	NA	NA	0 days	Wed 17/8/22	Wed 17/8/22	NA	NA		1360.5 days	0%	i	1 i i i	♦ 17/8	į
1000	Inclement Weather to KD1G (cal. Day)	0 days	NA	NA	0 days	Wed 17/8/22	Wed 17/8/22	NA			, i	0%			♦ 17/8	I I
1100										70	4000 F days	no/ I		The second secon	4 48 9	
- 1100 -1110	Delay and Disruption of Works before March 2021	0 days	NA	NA	0 days	Wed 17/8/22	Wed 17/8/22	NA	NA 27			0%	1		↑ 17/8	l l
-1100 -1110 -1110 -1120		0 days 3 days 0 days	NA NA	NA NA	0 days 0 days 0 days	Wed 17/8/22 Wed 17/8/22 Fri 22/10/21	Wed 17/8/22 Wed 17/8/22 Fri 22/10/21	NA NA	NA 74		1360.5 days	0%	 	 ♦ 22/10	◆ 17/8 ◆ 17/8	I I I

Data Date: 31/03/2021

A - st. de . Inc	g Plant - Main Works Stage 1	lastere - last	DE 2 ::	Description of the	D " 5" : :	P "	01 :	Ewit 1	t 1 Ot - :	at al Filtri	D d	lo.	T-4-1 01 1	Dieli Allemane	
Activity ID Key Date	Task Name	Inclement PMI & CE no. (NCE no.)	Baseline Duration	Baseline Start	Baseline Finish	Duration	Start	Finish Ad	tual Start Ad	ctual Finish	Predecessors	Successors	Total Slack	Risk Allowance % Complete	
T411 4400	L. L. W. H. L. KDHI (L. D.)	CE no. (NCE no.)	0.4	NA	NA	0.4	F-i 00/40/04	F-i 00/40/04	NA.	NA			4050 5 days	uarter Jul	1st Quarter
F 1H-1100 F1H-1110	Inclement Weather to KD1H (cal. Day) Delay and Disruption of Works before March 2021		0 days 0 days	NA NA	NA NA	0 days 0 days	Fri 22/10/21 Fri 22/10/21	Fri 22/10/21 Fri 22/10/21	NA NA	NA NA 2	28	79	1659.5 days	0%	◆ 22/10 ◆ 22/10
1H-1110 1H-1120	Delay and Disruption of Works before watch 2021 Delay and Disruption of Works in March 2021		3 days	NA NA	NΔ	0 days	Fri 22/10/21	Fri 22/10/21	NA NA	NA I		//5	1659.5 days	0%	4 22/10
1H-1120 1H-1000	Effects to KD1J		0 days	NA NA	NA NA	0 days	Mon 18/11/19	Mon 18/11/19	NA NA	NA NA	70		2364 days	0%	▼ 22/10 ● 18/11
1H-1000	Inclement Weather to KD1J (cal. Day)		0 days	NA NA	NA NA	0 days	Mon 18/11/19	Mon 18/11/19	NA NA	NA NA			2364 days	0%	● 18/11
1H-1110	Delay and Disruption of Works before March 2021		0 days	NA	NA	0 days	Mon 18/11/19	Mon 18/11/19	NA	NA		83	2364 days	0%	● 18/11
1H-1120	Delay and Disruption of Works in March 2021		0 days	NA	NA	0 days	Mon 18/11/19	Mon 18/11/19	NA	NA 8	82		2364 days	0%	<u>0 18/11</u>
T2A-1000	Effects to KD2A		0 days	NA	NA.	4 days	Fri 18/6/21	Tue 22/6/21	NA NA	NA			1781.5 days	0%	
T2A-1100	Inclement Weather to KD2A (cal. Day)		0 days	NA NA	NA NA	0 days	Tue 22/6/21	Tue 22/6/21	NA	NA NA			1781.5 days	0%	
T2A-1110	Delay and Disruption of Works before March 2021		0 days	NA	NA	0 days	Tue 22/6/21	Tue 22/6/21	NA	NA 8	89	87	1781.5 days	0%	
T2A-1120	Delay and Disruption of Works in March 2021		3 days	NA	NA	0 days	Tue 22/6/21	Tue 22/6/21	NA	NA 8			1781.5 days	0%	
ET2A-1200	Other Events to KD2A (not all)		0 days	NA .	NA	4 days	Fri 18/6/21	Tue 22/6/21	NA NA	NA.			1781.5 days	0%	
ET2A-1210	Special working arrangement due to COVID-19 in January 2020		0 days	NA	NA	4 days	Fri 18/6/21	Tue 22/6/21	NA NA	NA S	31	86	1781.5 days	0%	
ET3A-1000	Effects to KD3A		0 days	NΔ	NΔ	4 days	Tue 16/1/24	Fri 19/1/24	NA NA	NA.			840 days	0%	i i i i i i
ET3A-1100	Inclement Weather to KD3A (cal. Day)		0 days	NA	NA	0 days	Fri 19/1/24	Fri 19/1/24	NA	NA			840 days	0%	. ↓ 19/1
ET3A-1110	Delay and Disruption of Works before March 2021		0 days	NA	NA	0 days	Fri 19/1/24	Fri 19/1/24	NA	NA S	95	93	840 days	0%	
ET3A-1120	Delay and Disruption of Works in March 2021		3 days	NA	NA	0 days	Fri 19/1/24	Fri 19/1/24	NA	NA S	92		840 days	0%	
ET3A-1200	Other Events to KD3A (not all)		0 days	NA	NA	4 days	Tue 16/1/24	Fri 19/1/24	NA	NA			840 days	0%	
ET3A-1210	Special working arrangement due to COVID-19 in January 2020		0 days	NA	NA	4 days	Tue 16/1/24	Fri 19/1/24	NA NA	NA S	33	92	840 days	0%	
ETS1-1000	Effects to Section 1 of the Works		0 days	NΔ	NA.	443.5 days	Wed 19/2/25	Fri 8/5/26	NA NA	NA.		·-	0 days	0%	
ETS1-1100	Inclement Weather to Section 1 of the Works (cal. Day)		0 days	NA	NA	0 days	Fri 8/5/26	Fri 8/5/26	NA	NA NA			0 days	0%	i i i i i i i
ETS1-1110	Delay and Disruption of Works before March 2021		0 days	NA	NA	0 days	Fri 8/5/26	Fri 8/5/26	NA	NA :	101FS+439.5 days	99	0 days	0%	
ETS1-1120	Delay and Disruption of Works in March 2021		3 days	NA	NA	0 days	Fri 8/5/26	Fri 8/5/26	NA	NA S			0 days	0%	i i i i i i i
ETS1-1120	Other Events to Section 1 of the Works (not all)		0 days	NA	NA NA	4 days	Wed 19/2/25	Sun 23/2/25	NA NA	NA NA			0 days	0%	
ETS1-1200 ETS1-1210	Special working arrangement due to COVID-19 in January 2020		0 days	NA NA	NA NA	4 days	Wed 19/2/25	Sun 23/2/25	NA NA		35FS+376 days	98FS+439.5 days	0 days	0%	
ETS1-1210 ETS2-1000	Effects to Section 2 of the Works		0 days	NA NA	NA NA	4 days	Sat 23/7/22	Wed 27/7/22	NA NA	NA .	0.0.0 uaya	JOI OTTOJ.J UdyS	1381.5 days	0%	
ETS2-1000 ETS2-1100	Inclement Weather to Section 2 of the Works (cal. Day)		0 days	NA	NA	4 days 0 days	Sat 23/7/22 Wed 27/7/22	Wed 27/7/22 Wed 27/7/22	NA NA	NA NA			1381.5 days	0%	
ETS2-1100 ETS2-1110	Delay and Disruption of Works before March 2021		0 days	NA	NA	0 days	Wed 27/7/22	Wed 27/7/22	NA NA	NA 1	107	105	1381.5 days	0%	♦ 27/7
ETS2-1110 ETS2-1120	Delay and Disruption of Works in March 2021		3 days	NA NA	NA NA	0 days	Wed 27/7/22	Wed 27/7/22	NA NA	NA 1			1381.5 days	0%	
	Other Events to Section 2 of the Works (not all)		0 days	NΔ	NA NA	4 days	Sat 23/7/22	Wed 27/7/22	NA NA	NA NA			1381.5 days	070	
ETS2-1200 ETS2-1210	Special working arrangement due to COVID-19 in January 2020			NΔ	NA NA	4 days	Sat 23/7/22 Sat 23/7/22	Wed 27/7/22 Wed 27/7/22	NA NA	NA NA S	36	104	1381.5 days	0%	
ETS2-1210 ETS3-1000	Effects to Section 3 of the Works		0 days	NA.	NA NA		Sat 23/7/22 Wed 12/6/24	Sun 16/6/24	NA NA	NA :	~~	104		U%	og i ji i ' i i i i i i i i i i i i i i i
ETS3-1000 ETS3-1100	Inclement Weather to Section 3 of the Works (cal. Day)		0 days 0 days	NA NA	NA NA	4 days 0 days	Sun 16/6/24	Sun 16/6/24 Sun 16/6/24	NA NA	NA NA			691.5 days 691.5 days	0%	
ETS3-1100 ETS3-1110	Delay and Disruption of Works before March 2021		0 days	NA	NA NA	0 days	Sun 16/6/24	Sun 16/6/24	NA NA	NA 1	112	111	691.5 days	0%	♦ 16/6
ETS3-1110	Delay and Disruption of Works in March 2021		3 days	NA	NA.	0 days	Sun 16/6/24	Sun 16/6/24	NA NA	NA 1		***	691.5 days	076	
ETS3-1120	Other Events to Section 3 of the Works (not all)			NA NA	NA.	4 days	Wed 12/6/24	Sun 16/6/24	NA NA	NA NA	110		691.5 days	0.76	
ETS3-1200 ETS3-1210	Special working arrangement due to COVID-19 in January 2020		0 days 0 days	NA NA	NA.	4 days	Wed 12/6/24	Sun 16/6/24	NA NA	NA S	07	110	691.5 days	0%	
					IVA	- 1					31	110		0 %	
SUBS-1000	Submissions (cal.day) Subletting Package		1564 days 96 days	Mon 18/11/19 Mon 18/11/19	Wed 28/2/24 Fri 21/2/20	1956 days 562 days	Mon 18/11/19 Mon 18/11/19	Wed 26/3/25 Tue 1/6/21	Mon 18/11/19 Mon 18/11/19	NA NA			408 days 638 days	76%	
SUBS-1010	Prepare & submit subletting procedure		12 days	Mon 18/11/19	Fri 29/11/19	12 days	Mon 18/11/19	Fri 29/11/19	Mon 18/11/19	Fri 29/11/19	2	117	0 days	100%	
SUBS-1020	PM review and accept subletting procedure		15 days	Sat 30/11/19	Wed 11/12/19	12 days	Sat 30/11/19	Wed 11/12/19	Sat 30/11/19	Wed 11/12/19	116	138,118,121,120,119	0 days	100%	
SUBS-1030	Subletting for demolition works		24 days	Thu 12/12/19	Sat 4/1/20	93 days	Tue 17/12/19	Wed 18/3/20	Tue 17/12/19	Wed 18/3/20		328,443,286,382,504,347	0 days	100%	
SUBS-1040 SUBS-1050	Subletting for UU diversion for Inlet Works No.1 Subletting for Inspection pit excavation		24 days 0 days	Thu 12/12/19 NA	Sat 4/1/20	78 days 56 days	Fri 10/1/20 Thu 19/12/19	Fri 27/3/20 Wed 12/2/20	Fri 10/1/20 Thu 19/12/19	Fri 27/3/20 1 Wed 12/2/20 1		202 204,122	0 days 0 days	100%	
SUBS-1060	Subletting for Preliminary Works (topographic surveying)		14 days	Thu 12/12/19	Wed 25/12/19	54 days	Fri 20/12/19	Tue 11/2/20	Fri 20/12/19	Tue 11/2/20			0 days	100%	
SUBS-1070	Subletting for AR3 access road		24 days	Thu 12/12/19	Sat 4/1/20	0 days	Fri 13/12/19	Tue 11/2/20	Fri 13/12/19	Tue 11/2/20		123,200	0 days	100%	
SUBS-1080	Subletting for pre-drilling works		24 days	Thu 12/12/19	Sat 4/1/20	38 days	Thu 6/2/20	Fri 20/3/20	Thu 6/2/20	Fri 20/3/20	121,122	434,331,394,124	0 days	100%	
SUBS-1090	Subletting for Contractor designer for temporary works and ICE		24 days	Thu 12/12/19	Sat 4/1/20	71 days	Mon 16/12/19	Mon 24/2/20	Mon 16/12/19	Mon 24/2/20		465,448,478,472	0 days	100%	- 💳 i i i i i i i i
SUBS-1100 SUBS-1110	Subletting for independent BIM consultant Subletting for independent BIM services		24 days 0 days	Thu 12/12/19 NA	4/1/120 NA	0 days 15 days	Wed 11/12/19 Tue 14/1/20	Thu 23/1/20 Wed 26/2/20	Wed 11/12/19 Tue 14/1/20	Thu 23/1/20 1 Wed 26/2/20 1		183 183	0 days	100%	- T
SUBS-1110	Subletting for Design, Supply & Install of Temporary Activated Carbon		0 days	NA NA	NA NA	0 days	Fri 13/12/19	Tue 11/2/20	Fri 13/12/19	Tue 11/2/20		128,129	0 days	100%	
	Deodorization Units (E&M Works)														
SUBS-1130	Subletting for pre-bored H pile works		36 days	Thu 12/12/19	Thu 16/1/20	45 days	Sun 5/7/20	Tue 18/8/20	Sun 5/7/20			332,395,435,300	0 days	100%	
SUBS-1140 SUBS-1150	Subletting for Sheetpile installation works Subletting for ELS works for Inlet Works No.1		0 days 48 days	NA Sun 5/1/20	NA Fri 21/2/20	45 days 85 days	Tue 1/9/20 Fri 16/10/20	Thu 15/10/20 Fri 8/1/21	Tue 1/9/20 Fri 16/10/20	Thu 15/10/20 1 Fri 8/1/21 1		333,367,437,130,131	0 days 0 days	100%	
SUBS-1160	Subletting for ELS works for Membrance Facilities Building and other		48 days	Sun 5/1/20	Fri 21/2/20	85 days	Fri 16/10/20	Fri 8/1/21	Fri 16/10/20	Fri 8/1/21		335,368,438,132,133,134,		100%	
	buildings		,									, , , , , , , , , , , , , , , , , , , ,			
SUBS-1170	Subletting for structural works for Inlet Works Building		48 days	Thu 12/12/19	Tue 28/1/20	48 days	Sat 9/1/21	Thu 25/2/21	NA	NA 1		308	313 days	0%	
SUBS-1180	Subletting for structural works for Primary Sedimentation Tanks		48 days	Thu 12/12/19	Tue 28/1/20	48 days	Sat 9/1/21	Thu 25/2/21	NA	NA 1		336	610 days	0%	
SUBS-1190 SUBS-1200	Subletting for structural works for Bioreactors Subletting for structural works for Membrance Facilities Building		48 days 48 days	Thu 12/12/19 Thu 12/12/19	Tue 28/1/20 Tue 28/1/20	48 days 48 days	Sat 9/1/21 Sat 9/1/21	Thu 25/2/21 Thu 25/2/21	NA NA	NA 1		369 405	425 days 203 days	0%	
SUBS-1210	Subletting for structural works for SAS pumping house and ancillary		48 days	Thu 12/12/19	Tue 28/1/20	48 days	Sat 9/1/21	Thu 25/2/21	NA NA	NA 1		137	638 days	0%	
	structures														
SUBS-1220	Subletting for ABWF works		48 days	Thu 12/12/19	Tue 28/1/20	48 days	Fri 26/2/21	Wed 14/4/21	NA	NA 1		322,338,378,441,463,469,		0%	
SUBS-1230 SUBS-1240	Subletting for Process Pipeworks, Utilities and Roadworks Subletting for Landscape Hardworks and Softworks		48 days 48 days	Thu 12/12/19 Thu 12/12/19	Tue 28/1/20 Tue 28/1/20	150 days 48 days	Fri 22/5/20 Thu 15/4/21	Sun 18/10/20 Tue 1/6/21	Fri 22/5/20 NA	Sun 18/10/20 1		497,508,514,515,516,517,8 522,523,524	638 days	100%	
SUBS-1250	Subletting for Trial dewatering works and installation of additional stop log	s	0 days	NA NA	NA	48 days 15 days	Tue 15/9/20	Tue 1/6/21	Tue 15/9/20			343	0 days	100%	
"	at BR2 connon channel due to malfucntioned of existing penstock at FST no. 5 and 7 (EWN 055)		1			,-							1		
ouno 4555															
SUBS-1260	Subletting for Diversion of Power supply for existing Slaghter House pump station (CE 034)		0 days	NA	NA	14 days	Mon 21/9/20	Sun 4/10/20	Mon 21/9/20	Sun 4/10/20			0 days	100%	
SUBS-1270	Subletting for Decommission of exisiting power and signal systems in		0 days	NA	NA	14 days	Mon 21/9/20	Sun 4/10/20	Mon 21/9/20	Sun 4/10/20		419	0 days	100%	
	leachate Pump station switch room (PMI 039)														
SUBS-1280	Subletting for Diversion of Existing DN250 Leachate Raising Main (PPMI 025)		0 days	NA	NA	31 days	Mon 21/9/20	Wed 21/10/20	Mon 21/9/20	Wed 21/10/20			0 days	100%	
SUBS-1290	Subletting for Construction of Cable trough for CLP 11kv Cable Diversion		0 days	NA	NA	31 days	Mon 21/9/20	Wed 21/10/20	Mon 21/9/20	Wed 21/10/20		435	0 days	100%	
	(PPMI 041)		o dayo			31 uays	WIOT1 21/3/20			••ou 2 1/10/20		100	Jaya	100%	
SUBS-1300	Subletting for Demolition of Existing Pillar box and its concrete plinth (CE		0 days	NA	NA	31 days	Mon 21/9/20	Wed 21/10/20	Mon 21/9/20	Wed 21/10/20		421	0 days	100%	
CUIDO 4040	Outline to Formation 1		0.4	NA.	N/A		M. 04	14/	14. 04.77	14/ 1 0 4 / 1 - 1			0.4-		
SUBS-1310	Subletting for Excavation to locate existing underground cable near SAS Pump Station (PPMI 038)		0 days	NA	NA	31 days	Mon 21/9/20	Wed 21/10/20	Mon 21/9/20	Wed 21/10/20			0 days	100%	
SUBS-1320	Subletting for Diversion of pumping system sewerage (PPMI 083)		0 days	NA	NA	31 days	Mon 21/9/20	Wed 21/10/20	Mon 21/9/20	Wed 21/10/20		426	0 days	100%	
UBA-1000	Statutory Submission, Submission and Approval		1564 days	Mon 18/11/19	Wed 28/2/24	1956 days	Mon 18/11/19	Wed 26/3/25	Mon 18/11/19	NA			408 days	45%	
UBA-1010	Liaison with operator of SWHSTW and obtain their consent of associated method statement of major activities		0 days	NA	NA	1584 days	Mon 18/11/19	Wed 26/3/25	Mon 18/11/19	NA 2	2	59FF	350 days	19%	
URA-1020			24 days	Mon 19/11/10	Wod 11/10/10	24	Mon 19/44/40	Wed 11/10/10	Mon 19/11/10	Worl 11/10/10	9	110 101 100	0 days	4000/	
UBA-1020 UBA-1030	Prepare and submit Subcontractor Management Plan (SMP) Prepare and submit Interface Management Plan		24 days 36 days	Mon 18/11/19 Mon 18/11/19	Wed 11/12/19 Mon 23/12/19	24 days 36 days	Mon 18/11/19 Mon 18/11/19	Wed 11/12/19 Mon 23/12/19	Mon 18/11/19 Mon 18/11/19			118,121,120	0 days 0 days	100%	
UBA-1030	Prepare and submit the TTA plans inside Treatment Plant for UU diversio	n	24 days	Mon 18/11/19	Wed 11/12/19	24 days	Mon 18/11/19	Wed 11/12/19				191	0 days	100%	
	and buildings construction														
UBA-1050	Prepare and submit method statement for UU diversion for Inlet Works New	5.1	12 days	Mon 18/11/19	Fri 29/11/19	12 days	Mon 18/11/19	Fri 29/11/19	Mon 18/11/19	Fri 29/11/19	2	154	0 days	100%	•i i i i i i i i i i i i i i i i i i i
	PM review and accept the method statement		12 days	Sat 30/11/19	Wed 11/12/19	0 days	Sat 30/11/19	Wed 11/12/19	Sat 30/11/19	Wed 11/12/19	153	203,204	0 days	100%	
SLIBA-1000	PM review and accept the method statement Prepare and submit combine underground services drawing for PM's review	ew .	12 days 24 days	Sat 30/11/19 Thu 26/12/19	Wed 11/12/19 Sat 18/1/20	0 days 23 days	Sat 30/11/19 Thu 26/12/19	Wed 11/12/19 Sat 18/1/20	Sat 30/11/19 Thu 26/12/19	Wed 11/12/19 1 Sat 18/1/20 1		203,204	0 days 0 days	100%	
SUBA-1060 SUBA-1070		1	,-				,							135.5	
	the alignment														
			24 days 24 days	Mon 18/11/19 Mon 18/11/19	Wed 11/12/19 Wed 11/12/19	66 days 197 days	Mon 18/11/19 Mon 18/11/19	Wed 22/1/20 Mon 1/6/20	Mon 18/11/19 Mon 18/11/19	Wed 22/1/20 2 Mon 1/6/20 2		382,328,443,286,504	0 days 0 days	100%	•

Data Date: 31/03/2021

Date			Baseline Duration	Baseline Start	Baseline Finish	Duration	Start	Finish A	ctual Start A	Actual Finish Predecessors	Successors	Total Slack	Risk Allowance % Complete					
Date	CE no. (NCE no.)	(NCE no.)											uarter	1st Quarte July January	1st Quarter July January July	1st Quarter / January July	1st Quarter January July	1st Quarter January July
SUBA-1100	Prepare and submit method statements to MTRC regarding the works within railing protection boundary		36 days	Mon 18/11/19	Mon 23/12/19	92 days	Sat 1/2/20	Mon 25/5/20	Sat 1/2/20	Mon 25/5/20 2	328,443,504,347	0 days	100%					
UBA-1110	Prepare and submit & approve Safety Management Plan		24 days	Mon 18/11/19	Wed 11/12/19	3 days	Mon 18/11/19	Wed 20/11/19	Mon 18/11/19			0 days	100%	1 }		i I	1	
UBA-1120 UBA-1130	Prepare and submit Excavation and lateral support (ELS) proposal Prepare and submit Dewatering proposal for basement construction		24 days 24 days	Mon 10/2/20 Mon 10/2/20	Wed 4/3/20 Wed 4/3/20	128 days 165 days	Mon 10/2/20 Mon 10/2/20	Tue 16/6/20 Thu 23/7/20	Mon 10/2/20 Mon 10/2/20	Tue 16/6/20 2 Thu 23/7/20 2		0 days 0 days	100%		1 1	1	1	1
UBA-1140	Prepare and submit Pre-construction condition survey of existing structures/		24 days	Wed 5/2/20	Fri 28/2/20	0 days	Mon 18/11/19	Fri 6/3/20	Mon 18/11/19			0 days	100%			i	İ	
NIDA 4450	services		O.4 elevie	W-4 5/0/00	F-: 00 /0 /00	110 -	M 40/44/40	E-: 0/0/00	M 40/44/40	E-1 0/0/00 400E0, 400 days		0 4	4000/			I I		
SUBA-1150	Prepare and submit Settlement and movement monitoring proposal of existing structures/services		24 days	Wed 5/2/20	Fri 28/2/20	110 days	Mon 18/11/19	Fri 6/3/20	Mon 18/11/19	Fri 6/3/20 188FS+120 days		0 days	100%	-	!!!	1	1	1
SUBA-1160	Prepare and submit design of structure elements of the temporary activated carbon deodourization unit		60 days	Fri 17/1/20	Mon 16/3/20	60 days	Mon 18/11/19	Mon 16/3/20	Mon 18/11/19	Mon 16/3/20 2FS+60 days		0 days	100%				1	
SUBA-1170			180 days	Mon 18/10/21	Fri 15/4/22	180 days	Mon 18/10/21	Fri 15/4/22	NA	NA NA	506	332 days	00/	I I	1 1	ļ.	1	1
30BA-1170	Prepare of RSE and structural design for alternation and additional (A&A) works at Membrane Facilities Building No.1		100 days	W011 10/10/21	FII 13/4/22	100 days	WOT 10/10/21	FII 13/4/22	INA	INA	500	332 uays	0 76	i	i i "	T .	i	i i
SUBA-1180	Prepare of RSE and structural design for alternation and additional (A&A) works at Main Power House		44 days	Wed 15/7/20	Thu 3/9/20	60 days	Mon 6/7/20	Thu 3/9/20	Mon 6/7/20	Thu 3/9/20	504	0 days	100%	_		I I		
SUBE-1000	Environmental Aspect Submissions		45 days	Mon 18/11/19	Wed 1/1/20	81 days	Mon 18/11/19	Thu 6/2/20	Mon 18/11/19	Thu 6/2/20		0 days	100%	<u> </u>	! !	1	1	1
SUBE-1010	Prepare, submit & approve Site Management Plan for Trip Tricket		45 days	Mon 18/11/19	Wed 1/1/20	66 days	Mon 18/11/19	Wed 22/1/20	Mon 18/11/19	Wed 22/1/20 2		0 days	100%				1	
01105 1000	System		45.1				11 10/11/10	T1 0/0/00		7. 0/0/00			4004			1	1	1
SUBE-1020 SUBE-1030	Prepare, submit & approve Waste Management Plan Prepare, submit & approve Environmental Management Plan		45 days 45 days	Mon 18/11/19 Mon 18/11/19	Wed 1/1/20 Wed 1/1/20	81 days 66 days	Mon 18/11/19 Mon 18/11/19	Thu 6/2/20 Wed 22/1/20	Mon 18/11/19 Mon 18/11/19			0 days 0 days	100%		i i	i	i	i i
SUBP-1000	Procurement		731 days	Mon 18/11/19	Wed 17/11/21	648 days	Mon 18/11/19	Thu 26/8/21	Mon 18/11/19	NA		642 days	81%			I I		
SUBP-1010	Prepare and submit the Procurement Procedure		12 days	Mon 18/11/19	Fri 29/11/19	2 days	Mon 18/11/19	Tue 19/11/19	Mon 18/11/19		173	0 days	100%	<u>Li</u>		į.	į	1
SUBP-1020 SUBP-1030	PM Review & Accept Procurement Procedure Prepare, submit and approve the pipe works material		12 days 25 days	Sat 30/11/19 Thu 12/12/19	Wed 11/12/19 Sun 5/1/20	21 days 34 days	Tue 19/11/19 Thu 6/2/20	Tue 10/12/19 Tue 10/3/20	Tue 19/11/19 Thu 6/2/20		174,175,176,177,178,179,18 202,497,515,516,518,517,51		100%					
SUBP-1040	Prepare, submit and approve the water proofing material		25 days	Thu 12/12/19	Sun 5/1/20	25 days	Mon 2/8/21	Thu 26/8/21	NA	NA 173	315,319	222 days	0%	!		I .	I .	1
SUBP-1050	Prepare, submit and approve the concrete mix material		48 days	Thu 12/12/19	Tue 28/1/20	90 days	Mon 3/2/20	Sat 2/5/20	Mon 3/2/20		308,369,405	0 days	100%			i I	i I	
SUBP-1060 SUBP-1070	Prepare, submit and approve the rebar material Prepare, submit and approve the metal works material		48 days 48 days	Thu 12/12/19 Thu 12/12/19	Tue 28/1/20 Tue 28/1/20	49 days 48 days	Sat 23/5/20 Tue 1/9/20	Fri 10/7/20 Sun 18/10/20	Sat 23/5/20 Tue 1/9/20		308,369,405 308,369,405	0 days 0 days	100%	_	1 1	1	1	
SUBP-1080	Prepare, submit and approve the filetal works material	+	48 days	Sat 12/12/20	Tue 28/1/20	48 days	Mon 1/3/21	Sat 17/4/21	NA	NA 173	322,338,378,441,463,469,48		0%	i			i	i
SUBP-1090	Prepare, submit and approve the protective lining to concrete		0 days	NA	NA	48 days	Tue 1/9/20	Sun 18/10/20	Tue 1/9/20		308,369,405	0 days	100%	I I			I I	1 1
SUBP-1100	Prepare, submit and approve the multi-part covers		0 days	NA Thu 6/2/20	NA Word 28/2/24	21 days	Tue 5/5/20	Mon 25/5/20	Tue 5/5/20			0 days	100%	<u> </u>	<u> </u>	<u>i</u>	i	<u>i</u> <u>i</u>
SUBB-1000 SUBB-1010	Prepare, submit and approve the proposal of details of Common data		1205 days 48 days	Thu 6/2/20 Thu 6/2/20	Wed 28/2/24 Wed 1/4/20	1562 days 37 days	Mon 18/11/19 Mon 18/11/19	Fri 28/2/25 Wed 1/4/20	Mon 18/11/19 Mon 18/11/19		184	372 days 0 days	22% 100%					
	environment (CDE)													! -	į Į į	1	1	
	Prepare and submit BIM submission		1484 days	Thu 6/2/20	Wed 28/2/24	1451 days	Thu 2/4/20	Fri 28/2/25	Thu 2/4/20	NA 183		372 days	20%					
C-1000 * CPW-1000	Construction Works (Working day) Preliminary Works	_	1957 days 109 days	Mon 18/11/19 Mon 18/11/19	Thu 27/3/25 Thu 5/3/20	1869 days? 121 days	Mon 18/11/19 Mon 18/11/19	Sun 29/12/24 Tue 17/3/20	Mon 18/11/19 Mon 18/11/19	NA Tue 17/3/20		495 days? 0 days	100%			I .	Į.	1
CPW-1000	Initial Survey		24 days	Mon 18/11/19	Sat 14/12/19	10 days	Mon 18/11/19	Thu 28/11/19	Mon 18/11/19		188	0 days	100%	1	i	i	i I	
CPW-2000	Condition Survey		30 days	Fri 27/12/19	Tue 4/2/20	89 days	Mon 18/11/19	Fri 6/3/20	Mon 18/11/19	Fri 6/3/20 121,187	189,162,163FS+120 days,19		100%			I I	1	
CPW-3000 CPW-4000	Installation of Monitoring Markers Tree Felling Works	22, 235	26 days 0 days	Wed 5/2/20 NA	Thu 5/3/20	78 days 9 days	Fri 29/11/19 Sat 7/3/20	Thu 5/3/20 Tue 17/3/20	Fri 29/11/19 Sat 7/3/20			0 days 0 days	100%		i	i	i	i
CAR-0000 *	Access Road (AR3), B-1	22, 200	193 days	Mon 20/1/20	Sat 12/9/20	238 days	Thu 12/12/19	Wed 30/9/20	Thu 12/12/19			0 days	100%		-	I I	I I	
CAR-1000	Site setup and clearance wroks	05	28 days	Mon 20/1/20	Mon 24/2/20	38 days	Mon 20/1/20	Fri 6/3/20	Mon 20/1/20		193	0 days	100%	1	i i	i	i	i i
CAR-1001	Awaiting for AECOM instruction for alignment confirmation for road works	055	0 days	NA	NA	5 days	Mon 17/2/20	Thu 12/3/20	Mon 17/2/20	Thu 12/3/20 192	194	0 days	100%	1		I I		
CAR-1002	Additional Works in Access Road AR3 to Settle Left-in Material by Contract	215-1	0 days	NA	NA	4 days	Thu 21/5/20	Mon 25/5/20	Thu 21/5/20	Mon 25/5/20 193	195	0 days	100%	1	i i	į	į	i i
	DC/2016/07													-				
CAR-2000	Drainage and Utilities Works	045.0	76 days	Fri 6/3/20	Tue 9/6/20	75 days	Sat 7/3/20	Tue 9/6/20	Sat 7/3/20		196	0 days	100%		<u> </u>	1	1	1
CAR-2000a CAR-2000b	Trimming of Existing Sheet Piles in Access Road AR3 Installation of Multi-part Cover and Manhole Cover of Chamber RP6 and	215-2 215	0 days 0 days	NA NA	NA NA	20 days 7 days	Tue 14/7/20 Fri 28/8/20	Wed 5/8/20 Fri 4/9/20	Tue 14/7/20 Fri 28/8/20		197	0 days 0 days	100%				1	
	Associated Concreting Works in Portion B-1													l '		1	1	
CAR-2001	Diversion of Existing Underground Cables in Portion B-1A	036	0 days	NA	NA NA	172 days	Thu 5/3/20	Wed 30/9/20	Thu 5/3/20		200	0 days	100%	<u> </u>	-	i	İ	
CAR-2002 CAR-3000 KD1A	Additional U-channel, beam barrier and footway concrete pavement Roadworks	055	0 days 80 days	NA Wed 10/6/20	NA Sat 12/9/20	60 days 133 days	Thu 12/12/19 Fri 24/4/20	Wed 26/2/20 Wed 30/9/20	Thu 12/12/19 Fri 24/4/20		200 42FF	0 days 0 days	100%	<u> </u>	_	I I	1	
CIW-0000 *	Inlet Works No.1, B-2		854 days	Mon 6/1/20	Mon 21/11/22	596 days	Tue 26/11/19	Sat 27/11/21	Tue 26/11/19	NA		0 days	69%			→ i	i	i i
CIW-1000	Diversion Works (1. Inlet Trunk Sewer, Leachate Rising Mains, Sludge Pipes, Tank Drains and Pipelines near Primary Sludge Thinkeners)		180 days	Mon 6/1/20	Fri 14/8/20	459 days	Tue 26/11/19	Wed 16/6/21	Tue 26/11/19	NA 174,119	43FF	75 days	66%	 		1	 	
CIW-1100	Utilities scanning to idenify existing UU arrangement		12 days	Mon 6/1/20	Sat 18/1/20	0 days	Fri 13/12/19	Sat 18/1/20	Fri 13/12/19	Sat 18/1/20 154	204SS.206	0 days	100%	_		l l	I.	
CIW-1200	Trial pits to locate the collection points		24 days	Mon 6/1/20	Wed 5/2/20	0 days	Mon 6/1/20	Tue 10/3/20	Mon 6/1/20	Tue 10/3/20 154,203SS,120	222,241	0 days	100%	1	i i	i	i	i i
CIW-1300	Installation and Commissioning of Temporary Activated Carbon Deodorization Unit for the Existing Inlet Works		0 days	NA	NA	98 days	Wed 11/3/20	Sat 11/7/20	Wed 11/3/20	Sat 11/7/20		0 days	100%				1	
CIW-1310	Construction of concrete plinth		0 days	NA	NA	24 days	Wed 11/3/20	Wed 8/4/20	Wed 11/3/20	Wed 8/4/20 203	207	0 days	100%		1	1	1	1
CIW-1320	Installation of Deodorizer	+	0 days	NA NA	NA NA	40 days	Thu 9/4/20	Sat 30/5/20	Thu 9/4/20		208	0 days	100%					
CIW-1330	Testing & commissioning		0 days	NA	NA	15 days	Mon 1/6/20	Wed 17/6/20	Mon 1/6/20		209FS-1 day	0 days	100%		1	1	I.	1
CIW-1340				NA	NA	20 days	Wed 17/6/20	Sat 11/7/20 Mon 13/9/21	Wed 17/6/20	Sat 11/7/20 208FS-1 day		0 days 0 days?	100%					
CIW-1400	Demolishment of the existing carbon deodorization unit Diversion of Inlet Trunk Sewer (approx. 40m 1800mm dia concrete pipe, 4 deep manholes and Inlet Reception Chamber)		0 days 146 days	Thu 6/2/20	Mon 3/8/20	451 days?	Mon 9/3/20	WOII 13/9/21	Mon 9/3/20			o days:	63%			į	1	
CIW-1400	Diversion of Inlet Trunk Sewer (approx. 40m 1800mm dia concrete			Thu 6/2/20	Mon 3/8/20		Mon 9/3/20	WOII 13/9/21	Mon 9/3/20			o days:	63%	I I			 	
CIW-1405	Diversion of Inlet Trunk Sewer (approx. 40m 1900mm dia concrete pipe, 4 deep manholes and Inlet Reception Chamber) Joint Initial Survey arrangement with MTRCL		146 days 0 days	NA	Mon 3/8/20 NA	451 days? 24 days	Thu 19/11/20	Wed 16/12/20	Thu 19/11/20		212	0 days	100%	 				
CIW-1405 CIW-1410	Diversion of Inlet Trunk Sewer (approx. 40m 1800mm dia concrete pipe, 4 deep manholes and Inlet Reception Chamber) Joint Initial Survey arrangement with MTRCL Remedial Works for uncharted sludge Pipe leakage	41	146 days 0 days 0 days	NA NA	Mon 3/8/20 NA NA	451 days? 24 days 8 days	Thu 19/11/20 Mon 9/3/20	Wed 16/12/20 Tue 17/3/20	Thu 19/11/20 Mon 9/3/20	Tue 17/3/20 211	213	0 days 0 days	100% 100%	·_				
CIW-1405 CIW-1410 CIW-1420	Diversion of Inlet Trunk Sewer (approx. 40m 1900mm dia concrete pipe, 4 deep manholes and Inlet Reception Chamber) Joint Initial Survey arrangement with MTRCL	41 41 24	146 days 0 days	NA	NA NA NA NA NA	451 days? 24 days	Thu 19/11/20	Wed 16/12/20	Thu 19/11/20	Tue 17/3/20 211 Thu 7/5/20 212		0 days	100%	-				
CIW-1405 CIW-1410 CIW-1420 CIW-1421 CIW-1422	Diversion of Inlet Trunk Sewer (approx. 40m 1900mm dia concrete pipe, 4 deep manholes and Inlet Reception Chamber) Joint Initial Survey arrangement with MTRCL Remedial Works for uncharted sludge Pipe leakage Diversion of uncharted DN250 sludge pipe Diversion of uncharted 2" water pipe Additional Underground Utility Scanning for existing sludge pipe	41 41 24 32	0 days 0 days 0 days 0 days 0 days 0 days	NA NA NA NA	NA NA NA NA	24 days 8 days 27 days 9 days 1 day	Thu 19/11/20 Mon 9/3/20 Tue 31/3/20 Wed 15/4/20 Sat 18/4/20	Wed 16/12/20 Tue 17/3/20 Thu 7/5/20 Fri 24/4/20 Sat 18/4/20	Thu 19/11/20 Mon 9/3/20 Tue 31/3/20 Wed 15/4/20 Sat 18/4/20	Tue 17/3/20 211 Thu 7/5/20 212 Fri 24/4/20 213 Sat 18/4/20 213	213 220,214,215	0 days 0 days 0 days 0 days 0 days	100% 100% 100% 100% 100%	-				
CIW-1405 CIW-1410 CIW-1420 CIW-1421 CIW-1422 CIW-1423	Diversion of Inlet Trunk Sewer (approx. 40m 1800mm dia concrete pipe, 4 deep manholes and Inlet Reception Chamber) Joint Initial Survey arrangement with MTRCL Remedial Works for uncharted sludge Pipe leakage Diversion of uncharted DN250 sludge pipe Diversion of uncharted 2 water pipe Additional Underground Utility Scanning for existing sludge pipe HV Cable Diversion for Inlet Works	41 41 24 32 84	146 days 0 days 0 days 0 days 0 days 0 days 0 days 0 days	NA NA NA NA	NA NA NA NA	451 days? 24 days 8 days 27 days 9 days 1 day 135 days	Thu 19/11/20 Mon 9/3/20 Tue 31/3/20 Wed 15/4/20 Sat 18/4/20 Sat 10/10/20	Wed 16/12/20 Tue 17/3/20 Thu 7/5/20 Fri 24/4/20 Sat 18/4/20 Wed 24/3/21	Thu 19/11/20 Mon 9/3/20 Tue 31/3/20 Wed 15/4/20 Sat 18/4/20 Sat 10/10/20	Tue 17/3/20 211 Thu 7/5/20 212 Fri 24/4/20 213 Sat 18/4/20 213 Wed 24/3/21	213 220,214,215	0 days 0 days 0 days 0 days 0 days 0 days 0 days	100% 100% 100% 100% 100% 100%	-				
CIW-1405 CIW-1410 CIW-1420 CIW-1421 CIW-1422 CIW-1423	Diversion of Inlet Trunk Sewer (approx. 40m 1900mm dia concrete pipe, 4 deep manholes and Inlet Reception Chamber) Joint Initial Survey arrangement with MTRCL Remedial Works for uncharted sludge Pipe leakage Diversion of uncharted DN250 sludge pipe Diversion of uncharted 2" water pipe Additional Underground Utility Scanning for existing sludge pipe	41 41 24 32 84 236	0 days 0 days 0 days 0 days 0 days 0 days	NA NA NA NA	NA NA NA NA	24 days 8 days 27 days 9 days 1 day	Thu 19/11/20 Mon 9/3/20 Tue 31/3/20 Wed 15/4/20 Sat 18/4/20	Wed 16/12/20 Tue 17/3/20 Thu 7/5/20 Fri 24/4/20 Sat 18/4/20	Thu 19/11/20 Mon 9/3/20 Tue 31/3/20 Wed 15/4/20 Sat 18/4/20	Tue 17/3/20 211 Thu 7/5/20 212 Fri 24/4/20 213 Sat 18/4/20 213 Wed 24/3/21	213 220,214,215	0 days 0 days 0 days 0 days 0 days	100% 100% 100% 100% 100%	7				
CIW-1405 CIW-1410 CIW-1420 CIW-1421 CIW-1422 CIW-1422 CIW-1423 CIW-1423a CIW-1424	Diversion of Inlet Trunk Sewer (approx. 40m 1800mm dia concrete pipe, 4 deep manholes and Inlet Reception Chamber) Joint Initial Survey arrangement with MTRCL Remedial Works for uncharted sludge Pipe leakage Diversion of uncharted DNE50 sludge pipe Diversion of uncharted DNE50 sludge pipe Diversion of uncharted 2' water pipe Additional Underground Utility Scanning for existing sludge pipe HV Cable Diversion for Inlet Works Exposing, Removal and Diversion of Existing Cables near Inlet Works No. 1. Diversion of Existing Sludge Rising Main and Sewerage System	41 41 24 32 84 236	146 days 0 days 0 days 0 days 0 days 0 days 0 days 0 days	NA NA NA NA	NA NA NA NA	451 days? 24 days 8 days 27 days 9 days 1 day 135 days	Thu 19/11/20 Mon 9/3/20 Tue 31/3/20 Wed 15/4/20 Sat 18/4/20 Sat 10/10/20	Wed 16/12/20 Tue 17/3/20 Thu 7/5/20 Fri 24/4/20 Sat 18/4/20 Wed 24/3/21 Wed 24/3/21 Sat 30/1/21	Thu 19/11/20 Mon 9/3/20 Tue 31/3/20 Wed 15/4/20 Sat 18/4/20 Sat 10/10/20 Mon 4/5/20	Tue 17/3/20 211 Thu 7/5/20/212 Fri 24/4/20/213 Sat 18/4/20/213 Wed 24/3/21 Wed 24/3/21 NA	213 220,214,215 220	0 days 0 days 0 days 0 days 0 days 0 days 0 days	100% 100% 100% 100% 100% 100%	· -				
CIW-1405 CIW-1410 CIW-1420 CIW-1421 CIW-1422 CIW-1422 CIW-1423 CIW-1423a CIW-1424	Diversion of Inlet Trunk Sewer (approx. 40m 1900mm dia concrete pipe, 4 deep manholes and Inlet Reception Chamber) Joint Initial Survey arrangement with MTRCL Remedial Works for uncharted sludge Pipe leakage Diversion of uncharted DN250 sludge pipe Diversion of uncharted 2 water pipe Additional Underground Utility Scanning for existing sludge pipe HV Cable Diversion for Inlet Works Exposing, Removal and Diversion of Existing Cables near Inlet Works No. 1 Diversion of Existing Sludge Rising Main and Sewerage System Demolition of Devodorization System and Facilities between Existing	41 41 24 32 84 236 81	146 days 0 days 0 days 0 days 0 days 0 days 0 days 0 days 0 days 0 days	NA NA NA NA NA NA	NA NA NA NA	24 days? 24 days 8 days 27 days 9 days 1 day 135 days 268 days?	Thu 19/11/20 Mon 9/3/20 Tue 31/3/20 Wed 15/4/20 Sat 18/4/20 Sat 10/10/20 Mon 4/5/20	Wed 16/12/20 Tue 17/3/20 Thu 7/5/20 Fri 24/4/20 Sat 18/4/20 Wed 24/3/21 Wed 24/3/21	Thu 19/11/20 Mon 9/3/20 Tue 31/3/20 Wed 15/4/20 Sat 18/4/20 Sat 10/10/20 Mon 4/5/20	Tue 17/3/20 211 Thu 7/5/20/212 Fri 24/4/20/213 Sat 18/4/20/213 Wed 24/3/21 Wed 24/3/21 NA	213 220,214,215 220	0 days 0 days 0 days 0 days 0 days 0 days 0 days 0 days 0 days	100% 100% 100% 100% 100% 100% 100%	-				
CIW-1405 CIW-1410 CIW-1420 CIW-1421 CIW-1421 CIW-1422 CIW-1423 CIW-1423a CIW-1424 CIW-1425	Diversion of Inlet Trunk Sewer (approx. 40m 1800mm dia concrete pipe, 4 deep manholes and Inlet Reception Chamber) Joint Initial Survey arrangement with MTRCL Remedial Works for uncharted sludge Pipe leakage Diversion of uncharted DNE50 sludge pipe Diversion of uncharted DNE50 sludge pipe Diversion of uncharted 2' water pipe Additional Underground Utility Scanning for existing sludge pipe HV Cable Diversion for Inlet Works Exposing, Removal and Diversion of Existing Cables near Inlet Works No. 1. Diversion of Existing Sludge Rising Main and Sewerage System	41 41 24 32 84 236 81 037	146 days 0 days 0 days 0 days 0 days 0 days 0 days 0 days 0 days 0 days	NA NA NA NA NA NA	NA NA NA NA	24 days 24 days 8 days 27 days 9 days 1 day 135 days 268 days?	Thu 19/11/20 Mon 9/3/20 Tue 31/3/20 Wed 15/4/20 Sat 18/4/20 Sat 10/10/20 Mon 4/5/20	Wed 16/12/20 Tue 17/3/20 Thu 7/5/20 Fri 24/4/20 Sat 18/4/20 Wed 24/3/21 Wed 24/3/21 Sat 30/1/21	Thu 19/11/20 Mon 9/3/20 Tue 31/3/20 Wed 15/4/20 Sat 18/4/20 Sat 10/10/20 Mon 4/5/20	Tue 17/3/20 211 Thu 7/5/20 212 Fn 24/4/20 13 Sat 18/4/20 213 Wed 24/3/21 Wed 24/3/21 NA Fn 28/8/20	213 220,214,215 220	0 days 0 days 0 days 0 days 0 days 0 days 0 days 0 days 0 days 0 days 6 days?	100% 100% 100% 100% 100% 100% 100%	-				
CIW-1405 CIW-1410 CIW-1420 CIW-1421 CIW-1422 CIW-1422 CIW-1423 CIW-1423 CIW-1423 CIW-1424 CIW-1425	Diversion of Inlet Trunk Sewer (approx. 40m 1900mm dia concrete pipe, 4 deep manholes and Inlet Reception Chamber) Joint Initial Survey arrangement with MTRCL Remedial Works for uncharted sludge Pipe leakage Diversion of uncharted DN250 sludge pipe Diversion of uncharted 2' water pipe Additional Underground Utility Scanning for existing sludge pipe HV Cable Diversion for Inlet Works Exposing, Removal and Diversion of Existing Cables near Inlet Works No. 1 Diversion of Existing Sludge Rising Main and Sewerage System Demolition of Deadorization System and Facilities between Existing Primary Sludge Thickeners and Primary Sludge Pump Pit	81	146 days 0 days 0 days 0 days 0 days 0 days 0 days 0 days 0 days 0 days 0 days	NA NA NA NA NA NA NA NA NA NA NA	NA NA NA NA NA NA NA NA NA NA NA NA NA	24 days 8 days 27 days 9 days 1 day 135 days 268 days? 102 days	Thu 19/11/20 Mon 9/3/20 Tue 31/3/20 Wed 15/4/20 Sat 18/4/20 Sat 10/10/20 Mon 4/5/20 Mon 28/9/20	Wed 16/12/20 Tue 17/3/20 Thu 7/5/20 Fri 24/4/20 Sat 18/4/20 Wed 24/3/21 Wed 24/3/21 Sat 30/1/21 Fri 28/6/20	Thu 19/11/20 Mon 9/3/20 Tue 31/3/20 Wed 15/4/20 Sat 18/4/20 Sat 10/10/20 Mon 4/5/20 Mon 28/9/20 Fri 28/8/20	Tue 17/3/20 211 Thu 7/5/20 212 Fri 24/4/20 213 Sat 18/4/20 213 Wed 24/3/21 Wed 24/3/21 NA Fri 28/8/20 Tue 19/5/20 213,214	213 220,214,215 220 298,300,269,270	0 days 0 days 0 days 0 days 0 days 0 days 0 days 0 days 0 days 0 days 0 days 0 days?	100% 100% 100% 100% 100% 100% 100% 100%	-				
CIW-1405 CW-1410 CW-1420 CW-1421 CW-1421 CW-1422 CW-1423 CW-1423a CW-1424 CW-1425 CW-1430 CW-1440	Diversion of Inlet Trunk Sewer (approx. 40m 1800mm dia concrete pipe, 4 deep manholes and Inlet Reception Chamber) Joint Initial Survey arrangement with MTRCL Remedial Works for uncharted sludge Pipe leakage Diversion of uncharted DN250 sludge pipe Diversion of uncharted 2 water pipe Additional Underground Utility Scanning for existing sludge pipe HV Cable Diversion for Inlet Works Exposing, Removal and Diversion of Existing Cables near Inlet Works No. 1 Diversion of Existing Sludge Rising Main and Sewerage System Demelition of Deodorization System and Facilities between Existing Primary Sludge Thickeners and Primary Sludge Pump Pit Removal of concrete surround and uncharted sludge pipe Remedial works for uncharted pipe and unforeseen water seepage	81 037 030	146 days 0 days 0 days 0 days 0 days 0 days 0 days 0 days 0 days 0 days 0 days 0 days 0 days	NA NA NA NA NA NA NA NA NA NA NA NA NA N	NA NA NA NA NA NA NA NA NA NA NA NA NA N	24 days 8 days 27 days 27 days 1 day 135 days 102 days 1 day 102 days 1 day 1 day	Thu 19/11/20 Mon 9/3/20 Tue 31/3/20 Wed 15/4/20 Sat 18/4/20 Sat 10/10/20 Mon 28/9/20 Fri 28/8/20 Fri 24/4/20 Fri 8/5/20	Wed 16/12/20 Tue 17/3/20 Tue 17/3/20 Thu 7/5/20 Fri 24/4/20 Sat 18/4/20 Wed 24/3/21 Wed 24/3/21 Sat 30/1/21 Fri 28/8/20 Tue 19/5/20 Tue 19/5/20	Thu 19/11/20 Mon 9/3/20 Tue 31/3/20 Wed 15/4/20 Sat 18/4/20 Sat 10/10/20 Mon 45/20 Fri 28/8/20 Fri 24/4/20	Tue 17/3/20 211 Thu 7/5/20 212 Fit 24/4/20 213 Sat 18/4/20 213 Wed 24/3/21 Wed 24/3/21 NA Fit 28/8/20 Tue 19/5/20 213,214 Tue 19/5/20 220	213 220,214,215 220 298,300,269,270	0 days 0 days 0 days 0 days 0 days 0 days 0 days 0 days 0 days 0 days 0 days 0 days?	100% 100% 100% 100% 100% 100% 100% 100%					
CIW-1405 CIW-1410 CIW-1420 CIW-1421 CIW-1422 CIW-1422 CIW-1423 CIW-1423 CIW-1424 CIW-1425 CIW-1440 CIW-1440	Diversion of Inlet Trunk Sewer (approx. 40m 1800mm dia concrete pipe, 4 deep manholes and Inlet Reception Chamber) Joint Initial Survey arrangement with MTRCL Remedial Works for uncharted sludge Pipe leakage Diversion of uncharted DN250 sludge pipe pe Diversion of uncharted DN250 sludge pipe Additional Underground Utility Scanning for existing sludge pipe HV Cable Diversion for Inlet Works Exposing, Removal and Diversion of Existing Cables near Inlet Works No. 1. Diversion of Existing Sludge Rising Main and Sewerage System Demolition of Deodorization System and Facilities between Existing Primary Sludge Pump PI Removal of concrete surround and uncharted sludge pipe Remedial works for uncharted pipe and unforeseen water seepage Trench Excavation for 1800mm dia pipeline and manholes	81 037 030	146 days 0 days 0 days 0 days 0 days 0 days 0 days 0 days 0 days 0 days 0 days 0 days 0 days	NA NA NA NA NA NA NA NA NA NA NA NA NA N	NA NA NA NA NA NA NA NA NA NA NA NA NA	24 days 8 days 9 days 1 day 135 days 268 days? 102 days 20 days 1 day 20 days 10 days 238 days	Thu 19/11/20 Mon 9/3/20 Tue 31/3/20 Wed 15/4/20 Sat 18/4/20 Sat 10/10/20 Mon 4/5/20 Mon 28/9/20 Fri 28/8/20 Fri 24/4/20	Wed 16/12/20 Tue 17/3/20 Thu 7/5/20 Fri 24/4/20 Wed 24/3/21 Wed 24/3/21 Sat 30/1/21 Fri 28/8/20 Tue 19/5/20	Thu 19/11/20 Mon 9/3/20 Tue 31/3/20 Wed 15/4/20 Sat 18/4/20 Sat 10/10/20 Mon 4/5/20 Mon 28/9/20 Fri 28/8/20 Fri 8/5/20 Wed 11/3/20 Wed 11/3/20	Tue 17/3/20 211 Thu 7/5/20 212 Fri 24/4/20 213 Sat 184/4/20 213 Wed 24/3/21 Wed 24/3/21 Wed 24/3/21 Tue 19/5/20 213,214 Tue 19/5/20 220 Mon 28/12/20 204,221	213 220,214,215 220 298,300,269,270 221 222,223	0 days 0 days 0 days 0 days 0 days 0 days 0 days 0 days 0 days 0 days 0 days 0 days 0 days 0 days 0 days 0 days	100% 100% 100% 100% 100% 100% 100% 100%	-				
CIW-1405 CIW-1410 CIW-1420 CIW-1421 CIW-1422 CIW-1423 CIW-1423 CIW-1423 CIW-1425 CIW-1440 CIW-1440 CIW-1450 CIW-1450	Diversion of Inlet Trunk Sewer (approx. 40m 1800mm dia concrete pipe, 4 deep manholes and Inlet Reception Chamber) Joint Initial Survey arrangement with MTRCL Remedial Works for uncharted sludge Pipe leakage Diversion of uncharted DN250 sludge pipe Diversion of uncharted 2 water pipe Additional Underground Utility Scanning for existing sludge pipe HV Cable Diversion for Inlet Works Exposing, Removal and Diversion of Existing Cables near Inlet Works No. 1 Diversion of Existing Sludge Rising Main and Severage System Demolition of Deodorization System and Facilities between Existing Primary Sludge Thickeners and Primary Sludge Pump Pit Removal of concrete surround and uncharted sludge pipe Remedial works for uncharted pipe and unforeseen water seepage Trench Excavation for 1800mm dia pipeline and manholes Sheetpile installation (on hold due to identification of uncharted obstruction)	81 037 030	146 days 0 days 0 days 0 days 0 days 0 days 0 days 0 days 0 days 0 days 0 days 0 days 1 days 0 days 0 days 0 days 0 days	NA NA NA NA NA NA NA NA NA NA NA NA NA N	NA NA NA NA NA NA NA NA NA NA NA NA NA N	24 days 8 days 8 days 27 days 9 days 1 day 135 days 268 days? 1 day 20 days 1 day 20 days 80 days	Thu 19/11/20 Mon 9/3/20 Tue 31/3/20 Wed 15/4/20 Sat 18/4/20 Sat 10/10/20 Mon 28/9/20 Mon 28/9/20 Fri 28/8/20 Fri 24/4/20 Fri 8/5/20 Wed 11/3/20 Wed 11/3/20	Wed 16/12/20 Tue 17/3/20 Tue 17/3/20 Thu 7/5/20 Fri 24/4/20 Sat 18/4/20 Wed 24/3/21 Wed 24/3/21 Sat 30/1/21 Fri 28/8/20 Tue 19/5/20 Tue 19/5/20 Thu 18/6/20 Thu 18/6/20	Thu 19/11/20 Mon 9/3/20 Tue 31/3/20 Wed 13/4/20 Sat 18/4/20 Sat 10/10/20 Mon 45/20 Mon 28/9/20 Fri 28/8/20 Fri 8/5/20 Wed 11/3/20 Wed 11/3/20	Tue 17/3/20 211 Thu 7/5/20 212 Fin 24/4/20 213 Sat 18/4/20 213 Wed 24/3/21 Wed 24/3/21 NA Fin 28/8/20 Tue 19/5/20 213,214 Tue 19/5/20 204,221 Thu 18/6/20 204,221	213 220,214,215 220 298,300,269,270 298,300,269,270 221 222,223	0 days 0 days 0 days 0 days 0 days 0 days 0 days 0 days 0 days 0 days 0 days 0 days 30 days 0 days 0 days 0 days 0 days 0 days 0 days 0 days 0 days	100% 100% 100% 100% 100% 100% 100% 100%	-				
CIW-1405 CRW-1410 CRW-1420 CRW-1421 CRW-1422 CRW-1423 CRW-1423 CRW-1424 CRW-1425 CRW-1426 CRW-1440 CRW-1440 CRW-1450 CRW-1450a CRW-1450a CRW-1450b	Diversion of Inlet Trunk Sewer (approx. 40m 1800mm dia concrete pipe, 4 deep manholes and Inlet Reception Chamber) Joint Initial Survey arrangement with MTRCL Remedial Works for uncharted sludge Pipe leakage Diversion of uncharted ONE250 sludge Pipe leakage Diversion of uncharted ONE250 sludge pipe Diversion of uncharted Syscaning for existing sludge pipe Additional Underground Utility Scanning for existing sludge pipe HV Cable Diversion for Inlet Works Exposing, Removal and Diversion of Existing Cables near Inlet Works No. 1 Diversion of Existing Sludge Rising Main and Sewerage System Demolition of Deodorization System and Facilities between Existing Primary Sludge Pimper PIP Removal of concrete surround and uncharted sludge pipe Remedial works for uncharted pipe and unforeseen water seepage Trench Excavation for 1800mm dia pipeline and manholes Sheetple installation (on hold due to identification of uncharted obstruction) Trench Excavation for 1800mm dia pipeline and manholes	81 037 030	146 days 0 days 0 days 0 days 0 days 0 days 0 days 0 days 0 days 0 days 0 days 0 days 1 days 0 days 0 days 0 days 0 days 0 days 0 days	NA NA NA NA NA NA NA NA NA NA NA NA NA N	NA NA NA NA NA NA NA NA NA NA NA NA NA N	24 days 8 days 9 days 1 day 135 days 268 days? 102 days 288 days 288 days 288 days 20 days 10 days 20 days 238 days 238 days	Thu 19/11/20 Mon 9/3/20 Tue 31/3/20 Wed 15/4/20 Sat 18/4/20 Sat 10/10/20 Mon 4/5/20 Mon 28/9/20 Fri 28/8/20 Fri 24/4/20 Fri 8/5/20 Wed 11/3/20 Wed 11/3/20 Thu 18/6/20	Wed 16/12/20 Tue 17/3/20 Thu 7/5/20 Thu 7/5/20 Thi 7/5/20 Sat 184/20 Wed 24/3/21 Wed 24/3/21 Sat 30/1/21 Fri 28/8/20 Tue 19/5/20 Tue 19/5/20 Thu 18/6/20 Wed 15/7/20 Wed 15/7/20	Thu 19/11/20 Mon 9/3/20 Tue 31/3/20 Wed 15/4/20 Sat 18/4/20 Sat 10/10/20 Mon 4/5/20 Mon 28/9/20 Fri 28/8/20 Fri 28/8/20 Wed 11/3/20 Wed 11/3/20 Thu 18/6/20	Tue 17/3/20 211 Thu 7/5/20 212 Fin 24/4/20 213 Sat 18/4/20 213 Wed 24/3/21 Wed 24/3/21 Wed 24/3/21 Tue 19/5/20 213,214 Tue 19/5/20 220 Mon 28/12/20 204,221 Thu 18/6/20 221 Wed 15/7/20 223	213 220,214,215 220 298,300,269,270 221 222,223 224 225,237	0 days 0 days	100% 100% 100% 100% 100% 100% 100% 100%	-				
CIW-1405 CIW-1410 CIW-1420 CIW-1420 CIW-1421 CIW-1422 CIW-1423 CIW-1423 CIW-1423 CIW-1424 CIW-1425 CIW-1440 CIW-1450 CIW-1450a CIW-1450b CIW-1450b	Diversion of Inlet Trunk Sewer (approx. 40m 1800mm dia concrete pipe, 4 deep manholes and Inlet Reception Chamber) Joint Initial Survey arrangement with MTRCL Remedial Works for uncharted sludge Pipe leakage Diversion of uncharted DN250 sludge pipe Diversion of uncharted 2 water pipe Additional Underground Utility Scanning for existing sludge pipe HV Cable Diversion for Inlet Works Exposing, Removal and Diversion of Existing Cables near Inlet Works No. 1 Diversion of Existing Sludge Rising Main and Severage System Demolition of Deodorization System and Facilities between Existing Primary Sludge Thickeners and Primary Sludge Pump Pit Removal of concrete surround and uncharted sludge pipe Remedial works for uncharted pipe and unforeseen water seepage Trench Excavation for 1800mm dia pipeline and manholes Sheetpile installation (on hold due to identification of uncharted obstruction)	81 037 030	146 days 0 days 0 days 0 days 0 days 0 days 0 days 0 days 0 days 0 days 0 days 0 days 1 days 0 days 0 days 0 days 0 days	NA NA NA NA NA NA NA NA NA NA NA NA NA N	NA NA NA NA NA NA NA NA NA NA NA NA NA N	24 days 8 days 8 days 27 days 9 days 1 day 135 days 268 days? 1 day 20 days 1 day 20 days 80 days	Thu 19/11/20 Mon 9/3/20 Tue 31/3/20 Wed 15/4/20 Sat 18/4/20 Sat 10/10/20 Mon 28/9/20 Mon 28/9/20 Fri 28/8/20 Fri 24/4/20 Fri 8/5/20 Wed 11/3/20 Wed 11/3/20	Wed 16/12/20 Tue 17/3/20 Tue 17/3/20 Thu 7/5/20 Fri 24/4/20 Sat 18/4/20 Wed 24/3/21 Wed 24/3/21 Sat 30/1/21 Fri 28/8/20 Tue 19/5/20 Tue 19/5/20 Thu 18/6/20 Thu 18/6/20	Thu 19/11/20 Mon 9/3/20 Tue 31/3/20 Wed 13/4/20 Sat 18/4/20 Sat 10/10/20 Mon 45/20 Mon 28/9/20 Fri 28/8/20 Fri 8/5/20 Wed 11/3/20 Wed 11/3/20	Tue 17/3/20 211 Thu 7/5/20 212 Fin 24/4/20 213 Sat 18/4/20 213 Wed 24/3/21 Wed 24/3/21 Wed 24/3/21 Tue 19/5/20 213,214 Tue 19/5/20 220 Mon 28/12/20 204,221 Thu 18/6/20 221 Wed 15/7/20 223	213 220,214,215 220 298,300,269,270 298,300,269,270 221 222,223	0 days 0 days 0 days 0 days 0 days 0 days 0 days 0 days 0 days 0 days 0 days 0 days 30 days 0 days 0 days 0 days 0 days 0 days 0 days 0 days 0 days	100% 100% 100% 100% 100% 100% 100% 100%	-				
CIW-1405 CIW-1410 CIW-1420 CIW-1421 CIW-1422 CIW-1423 CIW-1423 CIW-1423 CIW-1423 CIW-1424 CIW-1425 CIW-1440 CIW-1450 CIW-1450 CIW-14500 CIW-14500 CIW-14500	Diversion of Inlet Trunk Sewer (approx. 40m 1800mm dia concrete pipe, 4 deep manholes and Inlet Reception Chamber) Joint Initial Survey arrangement with MTRCL Remedial Works for uncharted sludge Pipe leakage Diversion of uncharted DN250 sludge pipe Diversion of uncharted DN250 sludge pipe Additional Underground Utility Scanning for existing sludge pipe HV Cable Diversion for Inlet Works Exposing, Removal and Diversion of Existing Cables near Inlet Works No. 1 Diversion of Existing Sludge Rising Main and Sewerage System Demolition of Deadorization System and Facilities between Existing Primary Sludge Thickeners and Primary Sludge Pump Pit Removal of concrete surround and uncharted sludge pipe Remedial works for uncharted pipe and unforeseen water seepage Trench Excavation for 1800mm dia pipeline and manholes Sheetjile installation (on hold due to identification of uncharted obstruction) Trench Excavation for 1800mm dia pipeline and manholes Identification of uncharted concrete surround and pipes near MHA01 Removal of existing DSD drawpits near IRC & exposure of CLP	81 037 030	146 days 0 days 0 days 0 days 0 days 0 days 0 days 0 days 0 days 0 days 0 days 0 days 1 days 0 days 0 days 0 days 0 days 0 days 0 days	NA NA NA NA NA NA NA NA NA NA NA NA NA N	NA NA NA NA NA NA NA NA NA NA NA NA NA N	24 days 8 days 9 days 1 day 135 days 268 days? 102 days 288 days 288 days 288 days 20 days 10 days 20 days 238 days 238 days	Thu 19/11/20 Mon 9/3/20 Tue 31/3/20 Wed 15/4/20 Sat 18/4/20 Sat 10/10/20 Mon 4/5/20 Mon 28/9/20 Fri 28/8/20 Fri 24/4/20 Fri 8/5/20 Wed 11/3/20 Wed 11/3/20 Thu 18/6/20	Wed 16/12/20 Tue 17/3/20 Thu 7/5/20 Thu 7/5/20 Thi 7/5/20 Sat 184/20 Wed 24/3/21 Wed 24/3/21 Sat 30/1/21 Fri 28/8/20 Tue 19/5/20 Tue 19/5/20 Thu 18/6/20 Wed 15/7/20 Wed 15/7/20	Thu 19/11/20 Mon 9/3/20 Tue 31/3/20 Wed 15/4/20 Sat 18/4/20 Sat 10/10/20 Mon 4/5/20 Mon 28/9/20 Fri 28/8/20 Fri 28/8/20 Wed 11/3/20 Wed 11/3/20 Thu 18/6/20	Tue 17/3/20 211 Thu 7/5/20 212 Fin 24/4/20 213 Sat 18/4/20 213 Wed 24/3/21 Wed 24/3/21 NA Fin 28/8/20 Tue 19/5/20 213,214 Tue 19/5/20 220 Mon 28/12/20 204,221 Thu 18/6/20 221 Wed 15/7/20 223 Tue 18/8/20 224	213 220,214,215 220 298,300,269,270 221 222,223 224 225,237	0 days 0 days	100% 100% 100% 100% 100% 100% 100% 100%	-				
CIW-1405 CIW-1410 CIW-1420 CIW-1420 CIW-1420 CIW-1421 CIW-1423 CIW-1423 CIW-1423 CIW-1424 CIW-1425 CIW-1440 CIW-1440 CIW-1450 CIW-1450a CIW-1450a CIW-1450a CIW-1450b CIW-1450c CIW-1450c CIW-1450c CIW-1450c	Diversion of Inlet Trunk Sewer (approx. 40m 1800mm dia concrete pipe, 4 deep manholes and Inlet Reception Chamber) Joint Initial Survey arrangement with MTRCL Remedial Works for uncharted sludge Pipe leakage Diversion of uncharted DNESO sludge pipe Diversion of uncharted DNESO sludge pipe Additional Underground Utility Scanning for existing sludge pipe HV Cable Diversion for Inlet Works Exposing, Removal and Diversion of Existing Cables near Inlet Works No. 1 Diversion of Existing Sludge Rising Main and Sewerage System Demolition of Deodorization System and Facilities between Existing Primary Sludge Thickeners and Primary Sludge Plump Pit Removal of concrete surround and uncharted sludge pipe Remedial works for uncharted pipe and unforeseen water seepage Trench Excavation for 1800mm dia pipeline and manholes Sheetpile installation (on hold due to identification of uncharted obstruction) Trench Excavation for 1800mm dia pipeline and manholes Identification of uncharted concrete surround and pipes near MH4O1 Removal of existing DSD draeptits near IRC & exposure of CLP cables with installation of additional temporary support	81 037 030 273 28 28	146 days 0 days	NA NA NA NA NA NA NA NA NA NA NA Thu 6/2/20 NA NA	NA NA NA NA NA NA NA NA NA NA NA NA NA N	24 days 8 days 9 days 1 day 135 days 28 days 1 day 135 days 28 days 102 days 10 days 28 days 29 days 20 days 20 days 20 days 20 days 20 days 238 days 268 days 268 days 268 days 27 days 28 days 28 days 29 days 29 days	Thu 19/11/20 Mon 9/3/20 Tue 31/3/20 Wed 15/4/20 Sat 18/4/20 Sat 18/4/20 Sat 10/10/20 Mon 28/9/20 Fri 28/8/20 Fri 28/8/20 Fri 28/8/20 Wed 11/3/20 Wed 11/3/20 Thu 18/6/20 Thu 16/7/20	Wed 16/12/20 Tue 17/3/20 Tue 17/3/20 Thu 7/5/20 Sat 18/4/20 Sat 18/4/20 Wed 24/3/21 Wed 24/3/21 Sat 30/1/21 Fri 28/8/20 Tue 19/5/20 Mon 28/12/20 Wed 15/7/20 Tue 18/8/20 Fri 14/8/20	Thu 19/11/20 Mon 9/3/20 Tue 31/3/20 Wed 15/4/20 Sat 18/4/20 Sat 10/10/20 Mon 4/5/20 Mon 28/9/20 Fri 28/8/20 Fri 8/5/20 Wed 11/3/20 Wed 11/3/20 Thu 18/6/20 Thu 16/7/20	Tue 17/3/20 211 Thu 7/5/20 212 Fit 24/4/20 213 Sat 184/20 213 Wed 24/3/21 Wed 24/3/21 NA Fit 28/8/20 Tue 19/5/20 223 Tue 18/6/20 221 Thu 18/6/20 221 Tue 18/6/20 224 Fit 14/8/20	213 220,214,215 220 298,300,269,270 221 222,223 224 225,237 226,233,237	0 days 0 days	100% 100% 100% 100% 100% 100% 100% 100%	-				
CIW-1405 CIW-1420 CIW-1420 CIW-1421 CIW-1422 CIW-1423 CIW-1423 CIW-1423 CIW-1424 CIW-1425 CIW-1440 CIW-14500 CIW-14500 CIW-14500 CIW-14500 CIW-14500	Diversion of Inlet Trunk Sewer (approx. 40m 1800mm dia concrete pipe, 4 deep manholes and Inlet Reception Chamber) Joint Initial Survey arrangement with MTRCL Remedial Works for uncharted sludge Pipe leakage Diversion of uncharted DN250 sludge pipe Diversion of uncharted DN250 sludge pipe Additional Underground Utility Scanning for existing sludge pipe HV Cable Diversion for Inlet Works Exposing, Removal and Diversion of Existing Cables near Inlet Works No. 1 Diversion of Existing Sludge Rising Main and Sewerage System Demolition of Deadorization System and Facilities between Existing Primary Sludge Thickeners and Primary Sludge Pump Pit Removal of concrete surround and uncharted sludge pipe Remedial works for uncharted pipe and unforeseen water seepage Trench Excavation for 1800mm dia pipeline and manholes Sheetjile installation (on hold due to identification of uncharted obstruction) Trench Excavation for 1800mm dia pipeline and manholes Identification of uncharted concrete surround and pipes near MHA01 Removal of existing DSD drawpits near IRC & exposure of CLP	81 037 030 273 28	146 days 0 days	NA NA NA NA NA NA NA NA NA NA NA NA NA N	NA NA NA NA NA NA NA NA NA NA NA NA NA N	24 days 8 days 9 days 1 day 135 days 268 days? 20 days 1 day 135 days 268 days? 1 day 20 days 20 days 22 days 22 days	Thu 19/11/20 Mon 9/3/20 Tue 31/3/20 Wed 15/4/20 Sat 18/4/20 Sat 10/10/20 Mon 28/9/20 Mon 28/9/20 Fri 28/8/20 Fri 28/8/20 Wed 11/3/20 Wed 11/3/20 Thu 18/6/20 Thu 16/7/20	Wed 16/12/20 Tue 17/3/20 Tue 17/3/20 Thu 7/5/20 Fri 24/4/20 Sat 18/4/20 Wed 24/3/21 Wed 24/3/21 Sat 30/1/21 Fri 28/8/20 Tue 19/5/20 Tue 19/5/20 Thu 18/6/20 Wed 15/7/20 Tue 18/8/20	Thu 19/11/20 Mon 9/3/20 Tue 31/3/20 Wed 13/4/20 Sat 18/4/20 Sat 10/10/20 Mon 45/20 Mon 28/9/20 Fri 28/8/20 Fri 8/5/20 Wed 11/3/20 Wed 11/3/20 Thu 18/6/20 Thu 18/7/20	Tue 17/3/20 211 Thu 7/5/20 212 Fit 24/4/20 213 Sat 184/20 213 Wed 24/3/21 Wed 24/3/21 NA Fit 28/8/20 Tue 19/5/20 223 Tue 18/6/20 221 Thu 18/6/20 221 Tue 18/6/20 224 Fit 14/8/20	213 220,214,215 220 298,300,269,270 221 222,223 224 225,237	0 days 0 days	100% 100% 100% 100% 100% 100% 100% 100%	-				
CIW-1405 CIW-1410 CIW-1420 CIW-1420 CIW-1421 CIW-1422 CIW-1423 CIW-1423 CIW-1423 CIW-1450 CIW-14500 CIW-14500 CIW-14500 CIW-14500 CIW-14500 CIW-14500 CIW-14500 CIW-14500 CIW-14500 CIW-14500 CIW-14500 CIW-14500 CIW-14500	Diversion of Inlet Trunk Sewer (approx. 40m 1800mm dia concrete pipe, 4 deep manholes and Inlet Reception Chamber) Joint Initial Survey arrangement with MTRCL Remedial Works for uncharted sludge Pipe leakage Diversion of uncharted DNE50 sludge pipe pe Diversion of uncharted DNE50 sludge pipe Diversion of uncharted 2' water pipe Additional Underground Utility Scanning for existing sludge pipe HV Cable Diversion for Inlet Works Exposing, Removal and Diversion of Existing Cables near Inlet Works No. 1 Diversion of Existing Sludge Rising Main and Sewerage System Demolition of Deodorization System and Facilities between Existing Primary Sludge Thickness and Primary Sludge Purper PI Removal of concrete surround and uncharted sludge pipe Remedial works for uncharted pipe and unforeseen water seepage Trench Excavation for 1800mm dia pipeline and manholes Sheetple installation (on hold due to identification of uncharted obstruction) Trench Excavation for 1800mm dia pipeline and manholes Identification of uncharted concrete surround and pipes near MHA01 Removal of existing DSD drawpits near IRC & exposure of CLP cables with installation of additional temporary support Removal of uncharted concrete surround and pipes near MHA01 Removal of uncharted concrete surround and pipes near MHA01	81 037 030 273 28 28	146 days 0 days	NA NA NA NA NA NA NA NA NA NA NA Thu 6/2/20 NA NA	NA NA NA NA NA NA NA NA NA NA NA NA NA N	24 days 8 days 9 days 1 day 135 days 28 days 1 day 135 days 28 days 102 days 10 days 28 days 29 days 20 days 20 days 20 days 20 days 20 days 238 days 268 days 268 days 268 days 27 days 28 days 28 days 29 days 29 days	Thu 19/11/20 Mon 9/3/20 Tue 31/3/20 Wed 15/4/20 Sat 18/4/20 Sat 18/4/20 Sat 10/10/20 Mon 28/9/20 Fri 28/8/20 Fri 28/8/20 Fri 28/8/20 Wed 11/3/20 Wed 11/3/20 Thu 18/6/20 Thu 16/7/20	Wed 16/12/20 Tue 17/3/20 Tue 17/3/20 Thu 7/5/20 Sat 18/4/20 Sat 18/4/20 Wed 24/3/21 Wed 24/3/21 Sat 30/1/21 Fri 28/8/20 Tue 19/5/20 Mon 28/12/20 Wed 15/7/20 Tue 18/8/20 Fri 14/8/20	Thu 19/11/20 Mon 9/3/20 Tue 31/3/20 Wed 15/4/20 Sat 18/4/20 Sat 10/10/20 Mon 28/9/20 Fri 28/8/20 Fri 24/4/20 Wed 11/3/20 Wed 11/3/20 Thu 18/6/20 Thu 16/7/20	Tue 17/3/20 211 Thu 7/5/20 212 Fri 24/4/20 213 Sat 18/4/20 213 Wed 24/3/21 Wed 24/3/21 Wed 24/3/21 Tue 19/5/20 213,214 Tue 19/5/20 220 Mon 28/12/20 204,221 Thu 18/6/20 221 Wed 15/7/20 223 Tue 18/6/20 224 Fri 14/6/20 Tue 18/6/20	213 220,214,215 220 298,300,269,270 221 222,223 224 225,237 226,233,237	0 days 0 days	100% 100% 100% 100% 100% 100% 100% 100%	-				
CIW-1405 CIW-1410 CIW-1420 CIW-1421 CIW-1422 CIW-1423 CIW-1423 CIW-1423 CIW-1423 CIW-1426 CIW-1450	Diversion of Inlet Trunk Sewer (approx. 40m 1800mm dia concrete pipe, 4 deep manholes and Inlet Reception Chamber) Joint Initial Survey arrangement with MTRCL Remedial Works for uncharted sludge Pipe leakage Diversion of uncharted DN250 sludge pipe Diversion of uncharted DN250 sludge pipe Diversion of uncharted DN250 sludge pipe Additional Underground Utility Scanning for existing sludge pipe HV Cable Diversion for Inlet Works Exposing, Removal and Diversion of Existing Cables near Inlet Works No. 1 special process of Existing Sludge State of Existing Cables near Inlet Works No. 1 special process of Existing Main and Sewerage System Demolition of Deodorization System and Facilities between Existing Primary Sludge Primp PIP Removal of concrete surround and uncharted sludge pipe Remedial works for uncharted pipe and unforeseen water seepage Trench Excavation for 1800mm dia pipeline and manholes Sheetiple installation (on hold due to Identification of uncharted obstruction) Trench Excavation for 1800mm dia pipeline and manholes Identification of uncharted concrete surround and pipes near MH401 Removal of existing DSD drawpits near IRC & exposure of CLP cables with installation of additional temporary support Removal of uncharted concrete surround and pipes near MH401 Removal of uncharted concrete surround and pipes near MH401 Removal of uncharted concrete surround and pipes near MH401 Removal of uncharted concrete surround and pipes near MH401 Removal of uncharted concrete surround and pipes near MH401 and Sheetpile installation	81 037 030 273 28 28 215-2 (045)	146 days 0 days	NA NA NA NA NA NA NA NA NA NA NA NA NA N	NA NA NA NA NA NA NA NA NA NA NA NA NA N	24 days 8 days 9 days 1 day 135 days 268 days? 102 days 288 days? 102 days 20 days 20 days 20 days 20 days 10 days 268 days 80 days 268 days 80 days 6 days	Thu 19/11/20 Mon 9/3/20 Tue 31/3/20 Wed 15/4/20 Sat 18/4/20 Sat 18/4/20 Sat 10/10/20 Mon 28/9/20 Fri 28/8/20 Fri 24/4/20 Fri 8/5/20 Wed 11/3/20 Wed 11/3/20 Thu 16/7/20 Thu 16/7/20 Fri 7/8/20 Sat 3/10/20	Wed 16/12/20 Tue 17/3/20 Tue 17/3/20 Thu 7/5/20 Fri 24/4/20 Sat 18/4/20 Wed 24/3/21 Wed 24/3/21 Fri 28/8/20 Tue 19/5/20 Tue 19/5/20 Thu 18/6/20 Wed 15/7/20 Tue 18/8/20 Tue 18/8/20 Tue 18/8/20 Fri 14/8/20 Tue 18/8/20	Thu 19/11/20 Mon 9/3/20 Tue 31/3/20 Wed 15/4/20 Sat 18/4/20 Sat 10/10/20 Mon 4/5/20 Mon 28/9/20 Fri 28/8/20 Fri 28/8/20 Wed 11/3/20 Wed 11/3/20 Thu 18/6/20 Thu 16/7/20 Thu 18/7/20 Sat 3/10/20 Sat 3/10/20	Tue 17/3/20 211 Thu 7/5/20 212 Fn 24/4/20 213 Sat 18/4/20 213 Wed 24/3/21 Wed 24/3/21 What 24/3/21 NA Fn 28/8/20 Tue 19/5/20 213,214 Tue 19/5/20 204,221 Thu 18/6/20 221 Wed 15/7/20 223 Tue 18/6/20 224 Fni 14/8/20 Tue 18/8/20 Tue 18/8/20 Fri 9/10/20 227,225	213 220,214,215 220 298,300,269,270 221 222,223 224 225,237 228,233,237	0 days 0 days 0 days 0 days 0 days 0 days 0 days 0 days 0 days 0 days 0 days 0 days 63 days 0 days 0 days 0 days 0 days 0 days 0 days 0 days 0 days 0 days 0 days 0 days 0 days 0 days 0 days 0 days 0 days 0 days	100% 100% 100% 100% 100% 100% 100% 100%	-				
CIW-1405 CIW-1420 CIW-1420 CIW-1421 CIW-1422 CIW-1423 CIW-1423 CIW-1423 CIW-1426 CIW-1450	Diversion of Inlet Trunk Sewer (approx. 40m 1800mm dia concrete pipe, 4 deep manholes and Inlet Reception Chamber) Joint Initial Survey arrangement with MTRCL Remedial Works for uncharted sludge Pipe leakage Diversion of uncharted ONEX50 sludge pipe pep Diversion of uncharted ONEX50 sludge pipe pep Additional Underground Utility Scanning for existing sludge pipe HV Cable Diversion for Inlet Works Exposing, Removal and Diversion of Existing Cables near Inlet Works No. 1 Diversion of Existing Sludge Rising Main and Sewerage System Demolition of Deodorization System and Facilities between Existing Primary Sludge Trickeners and Primary Sludge Pump Pit Removal of concrete surround and uncharted sludge pipe Remedial works for uncharted pipe and unforeseen water seepage Trench Excavation for 1800mm dia pipeline and manholes Sheetple installation (on hold due to identification of uncharted obstruction) Trench Excavation for 1800mm dia pipeline and manholes Identification of uncharted concrete surround and pipes near MHA01 Removal of existing DSD drawpits near IRC & exposure of CLP cables with installation of additional temporary support	81 037 030 273 28 28 215-2 (045)	146 days 0 days	NA NA NA NA NA NA NA NA NA NA NA NA Thu 6/2/20 NA NA	NA NA NA NA NA NA NA NA NA NA NA NA NA N	24 days 8 days 9 days 1 day 135 days 268 days? 102 days 1 day 288 days? 29 days 20 days 20 days 20 days 20 days 10 days 238 days 268 days 80 days 268 days 27 days 10 days 28 days 10 days	Thu 19/11/20 Mon 9/3/20 Tue 31/3/20 Wed 15/4/20 Sat 18/4/20 Sat 18/4/20 Sat 10/10/20 Mon 28/9/20 Fri 28/8/20 Fri 28/8/20 Fri 28/8/20 Tri 24/4/20 Tri 8/5/20 Thu 16/7/20 Thu 16/7/20 Thu 16/7/20 Fri 7/8/20	Wed 16/12/20 Tue 17/3/20 Tue 17/3/20 Thu 7/5/20 Thi 27/3/20 Fri 24/4/20 Sat 18/4/20 Wed 24/3/21 Wed 24/3/21 Fri 28/8/20 Tue 19/5/20 Tue 19/5/20 Mon 28/12/20 Thu 18/6/20 Wed 15/7/20 Tue 18/8/20 Tue 18/8/20	Thu 19/11/20 Mon 9/3/20 Tue 31/3/20 Wed 15/4/20 Sat 18/4/20 Sat 18/4/20 Mon 28/9/20 Fri 28/9/20 Fri 28/9/20 Fri 28/9/20 Wed 11/3/20 Wed 11/3/20 Thu 18/6/20 Thu 18/7/20 Thu 16/7/20 Fri 7/8/20	Tue 17/3/20 211 Thu 7/5/20 212 Fn 24/4/20 213 Sat 18/4/20 213 Wed 24/3/21 Wed 24/3/21 What 24/3/21 NA Fn 28/8/20 Tue 19/5/20 213,214 Tue 19/5/20 204,221 Thu 18/6/20 221 Wed 15/7/20 223 Tue 18/6/20 224 Fni 14/8/20 Tue 18/8/20 Tue 18/8/20 Fri 9/10/20 227,225	213 220,214,215 220 298,300,269,270 221 222,223 224 225,237 228,233,237	0 days 0 days	100% 100% 100% 100% 100% 100% 100% 100%	-				
CIW-1405 CIW-1410 CIW-1420 CIW-1420 CIW-1420 CIW-1423 CIW-1423 CIW-1423 CIW-1423 CIW-1423 CIW-1424 CIW-1424 CIW-1440 CIW-1450 CIW-1450 CIW-1450 CIW-1450 CIW-1450 CIW-1450 CIW-1450 CIW-14500 CIW-14500 CIW-14500 CIW-14500 CIW-14500 CIW-14500 CIW-14500 CIW-14500 CIW-14500 CIW-14500 CIW-14500 CIW-14500 CIW-14500 CIW-14500	Diversion of Inlet Trunk Sewer (approx. 40m 1800mm dia concrete pipe, 4 deep manholes and Inlet Reception Chamber) Joint Initial Survey arrangement with MTRCL Remedial Works for uncharted sludge Pipe leakage Diversion of uncharted DN250 sludge pipe Diversion of uncharted DN250 sludge pipe Additional Underground Utility Scanning for existing sludge pipe HV Cable Diversion for Inlet Works Exposing, Removal and Diversion of Existing Cables near Inlet Works No. 1 Diversion of Existing Sludge Rising Main and Sewerage System Demolition of Deodorization System and Facilities between Existing Primary Sludge Thickeners and Primary Sludge Pump Pit Removal of concrete surround and uncharted sludge pipe Remedial works for uncharted pipe and unforeseen water seepage Trench Excavation for 1800mm dia pipeline and manholes Sheetplie installation (on hold due to identification of uncharted obstruction) Trench Excavation for 1800mm dia pipeline and manholes Identification of uncharted concrete surround and unpresenear MHA01 Removal of existing DSD drawpits near IRC & exposure of CLP cables with installation of additional temporary support Removal of uncharted concrete surround and pipes near MHA01 and Sheetplie installation Revised type of pipe bedding between Manholes no. MHA01 and MHA02 Replace top soil with Grade 200 Rockfill below Formation level of	81 037 030 273 28 28 215-2 (045)	146 days 0 days	NA NA NA NA NA NA NA NA NA NA NA NA NA N	NA NA NA NA NA NA NA NA NA NA NA NA NA N	24 days 8 days 9 days 1 day 135 days 268 days? 102 days 288 days? 102 days 20 days 20 days 20 days 20 days 10 days 268 days 80 days 268 days 80 days 6 days	Thu 19/11/20 Mon 9/3/20 Tue 31/3/20 Wed 15/4/20 Sat 18/4/20 Sat 18/4/20 Sat 10/10/20 Mon 28/9/20 Fri 28/8/20 Fri 24/4/20 Fri 8/5/20 Wed 11/3/20 Wed 11/3/20 Thu 16/7/20 Thu 16/7/20 Fri 7/8/20 Sat 3/10/20	Wed 16/12/20 Tue 17/3/20 Tue 17/3/20 Thu 7/5/20 Fri 24/4/20 Sat 18/4/20 Wed 24/3/21 Wed 24/3/21 Fri 28/8/20 Tue 19/5/20 Tue 19/5/20 Thu 18/6/20 Wed 15/7/20 Tue 18/8/20 Tue 18/8/20 Tue 18/8/20 Fri 14/8/20 Tue 18/8/20	Thu 19/11/20 Mon 9/3/20 Tue 31/3/20 Wed 15/4/20 Sat 18/4/20 Sat 10/10/20 Mon 4/5/20 Mon 28/9/20 Fri 28/8/20 Fri 28/8/20 Wed 11/3/20 Wed 11/3/20 Thu 18/6/20 Thu 16/7/20 Thu 18/7/20 Sat 3/10/20 Sat 3/10/20	Tue 17/3/20 211 Thu 7/8/20 212 Fit 24/4/20/213 Sat 184/20/213 Wed 24/3/21 Wed 24/3/21 Wed 24/3/21 NA Fit 28/8/20 Tue 19/5/20/222 Mon 28/12/20 204,221 Thu 18/6/20/221 Wed 15/7/20/223 Tue 18/8/20/224 Fit 14/8/20 Fit 9/10/20/227,225 Wed 12/8/20/228	213 220,214,215 220 298,300,269,270 221 222,223 224 225,237 228,233,237	0 days 0 days 0 days 0 days 0 days 0 days 0 days 0 days 0 days 0 days 0 days 0 days 63 days 0 days 0 days 0 days 0 days 0 days 0 days 0 days 0 days 0 days 0 days 0 days 0 days 0 days 0 days 0 days 0 days 0 days	100% 100% 100% 100% 100% 100% 100% 100%	-				
CIW-1405 CIW-1410 CIW-1420 CIW-1421 CIW-1422 CIW-1423 CIW-1423 CIW-1423 CIW-1423 CIW-1426 CIW-1450 CIW-1450 CIW-14500	Diversion of Inlet Trunk Sewer (approx. 40m 1800mm dia concrete pipe, 4 deep manholes and Inlet Reception Chamber) Joint Initial Survey arrangement with MTRCL Remedial Works for uncharted sludge Pipe leakage Diversion of uncharted ONESO sludge pipe Diversion of uncharted ONESO sludge pipe Additional Underground Utility Scanning for existing sludge pipe HV Cable Diversion for Inlet Works Exposing, Removal and Diversion of Existing Cables near Inlet Works No. 1 Diversion of Existing Sludge Rising Main and Sewerage System Demolition of Deodorization System and Facilities between Existing Primary Sludge Thickeners and Primary Sludge Plump Pit Removal of concrete surround and uncharted sludge pipe Remedial works for uncharted pipe and unforeseen water seepage Trench Excavation for 1800mm dia pipeline and manholes Sheetpile installation (on hold due to identification of uncharted obstruction) Trench Excavation for 1800mm dia pipeline and manholes Identification of uncharted concrete surround and pipes near MHA01 Removal of existing DSD draeptits near IRC & exposure of CLP cables with installation of additional temporary support Removal of uncharted concrete surround and pipes near MHA01 and MHA02 Replace top soil with Grade 200 Rockfill below Formation level of the proposed pipe between MiHA01 and MHA02 Replace top soil with Grade 200 Rockfill below Formation level of the proposed pipe between MiHA01 and MHA02	81 037 030 273 28 28 215-2 (045) 096	146 days 0 days	NA NA NA NA NA NA NA NA NA NA NA NA NA N	NA NA NA NA NA NA NA NA NA NA NA NA NA N	24 days 8 days 9 days 1 day 135 days 26 days 27 days 9 days 1 day 135 days 286 days? 102 days 10 days 20 days 20 days 20 days 10 days 238 days 80 days 26 days 26 days 26 days 3 days	Thu 19/11/20 Mon 9/3/20 Tue 31/3/20 Wed 15/4/20 Sat 18/4/20 Sat 18/4/20 Sat 10/10/20 Mon 28/9/20 Fri 28/8/20 Fri 8/5/20 Wed 11/3/20 Wed 11/3/20 Thu 18/6/20 Thu 16/7/20 Fri 7/8/20 Sat 3/10/20 Mon 10/8/20	Wed 16/12/20 Tue 17/3/20 Tue 17/3/20 Thu 7/5/20 Fri 24/4/20 Sat 18/4/20 Wed 24/3/21 Wed 24/3/21 Sat 30/1/21 Fri 28/8/20 Tue 19/5/20 Tue 19/5/20 Tue 19/5/20 Tue 18/8/20 Fri 14/8/20 Fri 14/8/20 Fri 9/10/20 Wed 12/8/20	Thu 19/11/20 Mon 9/3/20 Tue 31/3/20 Mon 9/3/20 Sat 18/4/20 Sat 10/10/20 Mon 28/9/20 Fri 28/8/20 Fri 28/8/20 Wed 11/3/20 Wed 11/3/20 Thu 18/6/20 Thu 16/7/20 Thu 16/7/20 Sat 3/10/20 Sat 3/10/20 Mon 10/8/20	Tue 17/3/20 211 Thu 7/8/20 212 Fit 24/4/20/213 Sat 184/20/213 Wed 24/3/21 Wed 24/3/21 Wed 24/3/21 NA Fit 28/8/20 Tue 19/5/20/222 Mon 28/12/20 204,221 Thu 18/6/20/221 Wed 15/7/20/223 Tue 18/8/20/224 Fit 14/8/20 Fit 9/10/20/227,225 Wed 12/8/20/228	213 220,214,215 220 298,300,269,270 221 222,223 224 225,237 228,233,237 228,233 229 231	0 days 0 days	100% 100% 100% 100% 100% 100% 100% 100%	-				
CIW-1405 CIW-1410 CIW-1420 CIW-1420 CIW-1420 CIW-1420 CIW-1421 CIW-1423 CIW-1423 CIW-1423 CIW-1423 CIW-1424 CIW-1425 CIW-1450 CIW-1450 CIW-1450 CIW-1450 CIW-1450 CIW-1450 CIW-1450 CIW-1450 CIW-1450 CIW-1450 CIW-1450 CIW-1450 CIW-1450 CIW-14506	Diversion of Inlet Trunk Sewer (approx. 40m 1800mm dia concrete pipe, 4 deep manholes and Inlet Reception Chamber) Joint Initial Survey arrangement with MTRCL Remedial Works for uncharted sludge Pipe leakage Diversion of uncharted ONESO sludge pipe Diversion of uncharted ONESO sludge pipe Additional Underground Utility Scanning for existing sludge pipe HV Cable Diversion for Inlet Works Exposing, Removal and Diversion of Existing Cables near Inlet Works No. 1 Diversion of Existing Sludge Rising Main and Sewerage System Demolition of Deodorization System and Facilities between Existing Primary Sludge Thickeners and Primary Sludge Pump Pit Removal of concrete surround and uncharted sludge pipe Remedial works for uncharted pipe and unforeseen water seepage Trench Excavation for 1800mm dia pipeline and manholes Sheetpile installation (on hold due to identification of uncharted obstruction) Trench Excavation for 1800mm dia pipeline and manholes Identification of uncharted concrete surround and pipes near MHAO1 Removal of uncharted concrete surround and pipes near MHAO1 Removal of uncharted concrete surround and pipes near MHAO1 Removal of uncharted concrete surround and pipes near MHAO1 Removal of uncharted concrete surround and pipes near MHAO1 Removal of uncharted concrete surround and pipes near MHAO1 Removal of uncharted concrete surround and pipes near MHAO1 Removal of uncharted concrete surround and pipes near MHAO1 and MHAO2 Replace top soil with Grade 200 Rockfill below Formation level of the proposed pipe between MHAO1 and MHAO2 Grade 200 Rockfill in ELS cofferdam of IRC Construct M/H MHAO1, MHAO2, MHAO4 and Inlet Reception Chamber	81 037 030 273 28 28 215-2 (045) 096 079	146 days 0 days	NA NA NA NA NA NA NA NA NA NA NA NA NA N	NA NA NA NA NA NA NA NA NA NA NA NA NA N	24 days 8 days 9 days 1 day 135 days 26 days 10 day 10 days 10 days 28 days 29 days 10 days 10 days 20 days 10 days 20 days 30 days 24 days 25 days 26 days 27 days 28 days 3 days 3 days 165 days	Thu 19/11/20 Mon 9/3/20 Tue 31/3/20 Wed 15/4/20 Sat 18/4/20 Sat 18/4/20 Sat 18/4/20 Mon 28/9/20 Mon 28/9/20 Fri 28/8/20 Fri 28/8/20 Wed 11/3/20 Wed 11/3/20 Thu 18/6/20 Thu 16/7/20 Fri 7/8/20 Sat 3/10/20 Mon 10/8/20 Wed 23/12/20 Tue 27/10/20	Wed 16/12/20 Tue 17/3/20 Tue 17/3/20 Thu 7/5/20 Fri 24/4/20 Sat 18/4/20 Wed 24/3/21 Wed 24/3/21 Sat 30/1/21 Fri 28/8/20 Tue 19/5/20 Tue 19/5/20 Mon 28/12/20 Tue 18/8/20 Fri 14/8/20 Fri 14/8/20 Fri 9/10/20 Wed 12/8/20 Mon 28/12/20 Mon 28/12/20 Mon 28/12/20 Mon 13/9/21	Thu 19/11/20 Mon 9/3/20 Tue 31/3/20 Mon 9/3/20 Sat 18/4/20 Sat 18/4/20 Sat 10/10/20 Mon 28/9/20 Fri 28/8/20 Fri 28/8/20 Wed 11/3/20 Wed 11/3/20 Thu 18/6/20 Thu 16/7/20 Sat 3/10/20 Mon 10/8/20 Mon 28/9/20 Thu 18/6/20 Thu 18/6/20 Thu 18/7/20	Tue 17/3/20 211 Thu 7/5/20 212 Fn 24/4/20 213 Sat 184/20 213 Wed 24/3/21 Wed 24/3/21 Wed 24/3/21 NA Fn 28/8/20 Tue 19/5/20 213.214 Tue 19/5/20 220 Mon 28/12/20 204,221 Thu 18/6/20 221 Wed 15/7/20 223 Tue 18/8/20 224 Fn 14/8/20 Fi 9/10/20 27,225 Wed 12/8/20 228 Mon 28/12/20 228 Mon 28/12/20 228	213 220,214,215 220 298,300,269,270 221 222,223 224 225,237 228,233,237 228,233,237 228,233 229 231 231	0 days 1 days 0 days	100% 100% 100% 100% 100% 100% 100% 100%	-				
CIW-1405 CIW-1410 CIW-1410 CIW-1420 CIW-1420 CIW-1421 CIW-1423 CIW-1423 CIW-1423 CIW-1423 CIW-1423 CIW-1426 CIW-1450 CIW-1450 CIW-14500	Diversion of Inlet Trunk Sewer (approx. 40m 1800mm dia concrete pipe, 4 deep manholes and Inlet Reception Chamber) Joint Initial Survey arrangement with MTRCL Remedial Works for uncharted sludge Pipe leakage Diversion of uncharted DN250 sludge pipe Diversion of uncharted DN250 sludge pipe Additional Underground Utility Scanning for existing sludge pipe HV Cable Diversion for Inlet Works Exposing, Removal and Diversion of Existing Cables near Inlet Works No. 1 Diversion of Existing Sludge Rising Main and Sewerage System Demolition of Deodorization System and Facilities between Existing Primary Sludge Thickeners and Primary Sludge Pump Pit Removal of concrete surround and uncharted sludge pipe Remedial works for uncharted pipe and uncharted sludge pipe Remedial works for uncharted pipe and uncharted sludge pipe Trench Excavation for 1800mm dia pipeline and manholes Sheetpile installation (on hold due to identification of uncharted obstruction) Trench Excavation for 1800mm dia pipeline and manholes Identification of uncharted concrete surround and pipes near MHA01 Removal of existing DSD drawpits near IRC & exposure of CLP cables with installation of additional temporary support Removal of uncharted concrete surround and pipes near MHA01 And Sheetpile installation Revised type of pipe bedding between Manholes no. MHA01 and MHA02 Grade 200 Rockfill in ELS cofferdam of IRC Construct MH MHA01, MHA02, MHA04 and Inlet Reception Chamber Enlarged size of Manhole MHA02 Additional Works for Manhole MHA01 Construction and Pipe	81 037 030 273 28 28 215-2 (045) 096	146 days 0 days	NA NA NA NA NA NA NA NA NA NA NA NA NA N	NA NA NA NA NA NA NA NA NA NA NA NA NA N	24 days 8 days 9 days 1 day 135 days 28 days? 102 days 1 day 28 days? 28 days 29 days 10 days 20 days 20 days 10 days 26 days 30 days 3 days 3 days	Thu 19/11/20 Mon 9/3/20 Tue 31/3/20 Wed 15/4/20 Sat 18/4/20 Sat 18/4/20 Sat 10/10/20 Mon 28/9/20 Fri 28/8/20 Fri 24/4/20 Fri 8/5/20 Wed 11/3/20 Wed 11/3/20 Thu 16/7/20 Thu 16/7/20 Thu 16/7/20 Sat 3/10/20 Mon 10/8/20 Mon 10/8/20 Wed 23/12/20	Wed 16/12/20 Tue 17/3/20 Tue 17/3/20 Thu 7/5/20 Fri 24/4/20 Sat 18/4/20 Wed 24/3/21 Wed 24/3/21 Sat 30/1/21 Fri 28/8/20 Tue 19/5/20 Tue 19/5/20 Tue 19/5/20 Tue 18/6/20 Tue 18/8/20 Tue 18/8/20 Tue 18/8/20 Tue 18/8/20 Tue 18/8/20 Tue 18/8/20 Tue 18/8/20 Tue 18/8/20 Tue 18/8/20 Tue 18/8/20 Tue 18/8/20 Tue 18/8/20 Tue 18/8/20 Tue 18/8/20 Tue 18/8/20	Thu 19/11/20 Mon 9/3/20 Tue 31/3/20 Wed 15/4/20 Sat 18/4/20 Sat 10/10/20 Mon 28/9/20 Fri 28/8/20 Fri 24/4/20 Fri 8/5/20 Wed 11/3/20 Wed 11/3/20 Thu 18/6/20 Thu 16/7/20 Fri 7/8/20 Sat 3/10/20 Mon 10/8/20 Wed 23/12/20	Tue 17/3/20 211 Thu 7/5/20 212 Fn 24/40 213 Sat 18/4/20 213 Wed 24/3/21 Wed 24/3/21 What 24/3/21 NA Fn 28/8/20 Tue 19/5/20 213,214 Tue 19/5/20 204,221 Thu 18/6/20 221 What 15/7/20 223 Tue 18/6/20 224 Fn 14/8/20 Tue 18/8/20 224 Fn 14/8/20 Tue 18/8/20 225 Wed 12/8/20 228 Mon 28/12/20 228 Mon 28/12/20 228 Mon 28/12/20 Mon 28/12/20 Tue 18/8/20 Tue 18/8/20 Tue 18/8/20 Tue 18/8/20 Tue 18/8/20 Tue 18/8/20 Tue 18/8/20 Tue 18/8/20	213 220,214,215 220 298,300,269,270 221 222,223 224 225,237 228,233,237 228,233,237	0 days 0 days 0 days 0 days 0 days 0 days 0 days 0 days 0 days 0 days 0 days 0 days 63 days 0 days	100% 100% 100% 100% 100% 100% 100% 100%	-				
CIW-1405 CIW-1410 CIW-1420 CIW-1420 CIW-1420 CIW-1423 CIW-1423 CIW-1423 CIW-1423 CIW-1423 CIW-1424 CIW-1426 CIW-1450	Diversion of Inlet Trunk Sewer (approx. 40m 1800mm dia concrete pipe, 4 deep manholes and Inlet Reception Chamber) Joint Initial Survey arrangement with MTRCL Remedial Works for uncharted sludge Pipe leakage Diversion of uncharted DN250 sludge pipe Diversion of uncharted DN250 sludge pipe Diversion of uncharted DN250 sludge pipe Additional Underground Utility Scanning for existing sludge pipe HV Cable Diversion for Inlet Works Exposing, Removal and Diversion of Existing Cables near Inlet Works No. 1 Diversion of Existing Sludge Rising Main and Sewerage System Demolition of Deodorization System and Facilities between Existing Primary Sludge Through Sludge Purper Sludge Purper Sludge Purper Sludge Purper Sludge Purper Sludge Purper Sludge Purper Sludge Purper Sludge Purper Sludge Purper Sludge Purper Sludge Purper Sludge Purper Sludge Purper Sludge Purper Sludge Purper Sludge Purper Sludge Purper Primary Sludge Purper Sludge Purper Primary Sludge Primary Sludge Prima	81 037 030 273 28 28 215-2 (045) 096 079 (161) 052 (094) (146)	146 days 0 days 146 days 0 days 0 days 0 days 0 days 0 days 0 days 0 days	NA NA NA NA NA NA NA NA NA NA NA NA NA N	NA NA NA NA NA NA NA NA NA NA NA NA NA N	24 days 8 days 27 days 9 days 1 day 135 days 268 days? 102 days 28 days 20 days 10 day 20 days 10 days 20 days 3 days 80 days 24 days 25 days 26 days 3 days 6 days 3 days 6 days 6 days	Thu 19/11/20 Mon 9/3/20 Tue 31/3/20 Wed 15/4/20 Sat 18/4/20 Sat 18/4/20 Sat 18/4/20 Mon 28/9/20 Mon 28/9/20 Fri 28/8/20 Fri 28/8/20 Wed 11/3/20 Wed 11/3/20 Thu 18/6/20 Thu 16/7/20 Fri 7/8/20 Sat 3/10/20 Mon 10/8/20 Wed 23/12/20 Tue 27/10/20 Tue 1/9/20 Wed 16/9/20	Wed 16/12/20 Tue 17/3/20 Tue 17/3/20 Thu 7/5/20 Sat 18/4/20 Sat 18/4/20 Wed 24/3/21 Wed 24/3/21 Sat 30/1/21 Fri 28/8/20 Tue 19/5/20 Tue 19/5/20 Tue 19/5/20 Tue 18/8/20 Tue 18/8/20 Fri 14/8/20 Fri 14/8/20 Wed 12/8/20 Wed 12/8/20 Mon 28/12/20 Mon 28/12/20 Mon 13/9/21 Mon 7/9/20 Wed 31/3/21	Thu 19/11/20 Mon 9/3/20 Tue 31/3/20 Mon 9/3/20 Sat 18/4/20 Sat 10/10/20 Mon 28/9/20 Fri 28/8/20 Fri 28/8/20 Wed 11/3/20 Wed 11/3/20 Thu 18/6/20 Thu 16/7/20 Sat 3/10/20 Mon 29/9/20 Tue 27/10/20 Tue 1/9/20 Tue 1/9/20 Wed 18/9/20	Tue 17/3/20 211 Thu 7/5/20 212 Fn 24/4/20/213 Sat 18/4/20 213 Wed 24/3/21 Wed 24/3/21 Wed 24/3/21 NA Fn 28/8/20 Tue 19/5/20 223 Tue 19/5/20 224 Thu 18/6/20 221 Thu 18/6/20 221 Thu 18/6/20 222 Tue 18/8/20 Fri 14/8/20 Fri 14/8/20 Wed 12/8/20 228 Wed 12/8/20 228 Mon 28/12/20 228 Mon 28/12/20 NA 229,233,232,234,230 Mon 7/9/20 NA 225,227	213 220,214,215 220 298,300,269,270 298,300,269,270 221 222,223 224 225,237 228,233,237 228,233,237 228,233 229 231 231 231 231	0 days 1 days 0 days 0 days 0 days 0 days 0 days 0 days 0 days 0 days 0 days 0 days 0 days 0 days 0 days 0 days	100% 100% 100% 100% 100% 100% 100% 100%	-				
CIW-1405 CIW-1410 CIW-1420 CIW-1420 CIW-1420 CIW-1420 CIW-1420 CIW-1423 CIW-1423 CIW-1423 CIW-1423 CIW-1423 CIW-1424 CIW-1425 CIW-1450	Diversion of Inlet Trunk Sewer (approx. 40m 1800mm dia concrete pipe, 4 deep manholes and Inlet Reception Chamber) Joint Initial Survey arrangement with MTRCL Remedial Works for uncharted sludge Pipe leakage Diversion of uncharted DN250 sludge pipe Diversion of uncharted DN250 sludge pipe Additional Underground Utility Scanning for existing sludge pipe HV Cable Diversion for Inlet Works Exposing, Removal and Diversion of Existing Cables near Inlet Works No. 1 Diversion of Existing Sludge Rising Main and Sewerage System Demolition of Deodorization System and Facilities between Existing Primary Sludge Thickeners and Primary Sludge Pump Pit Removal of concrete surround and uncharted sludge pipe Remedial works for uncharted pipe and uncharted sludge pipe Remedial works for uncharted pipe and uncharted sludge pipe Trench Excavation for 1800mm dia pipeline and manholes Sheetpile installation (on hold due to identification of uncharted obstruction) Trench Excavation for 1800mm dia pipeline and manholes Identification of uncharted concrete surround and pipes near MHA01 Removal of existing DSD drawpits near IRC & exposure of CLP cables with installation of additional temporary support Removal of uncharted concrete surround and pipes near MHA01 And Sheetpile installation Revised type of pipe bedding between Manholes no. MHA01 and MHA02 Grade 200 Rockfill in ELS cofferdam of IRC Construct MH MHA01, MHA02, MHA04 and Inlet Reception Chamber Enlarged size of Manhole MHA02 Additional Works for Manhole MHA01 Construction and Pipe	81 037 030 273 28 28 215-2 (045) 096 079 (161)	146 days 0 days	NA NA NA NA NA NA NA NA NA NA NA NA NA N	NA NA NA NA NA NA NA NA NA NA NA NA NA N	24 days 8 days 9 days 1 day 135 days 268 days? 102 days 1 day 288 days? 288 days 29 days 10 days 20 days 10 days 20 days 30 days 30 days 30 days 46 days 30 days 46 days 66 days 66 days 66 days 66 days	Thu 19/11/20 Mon 9/3/20 Tue 31/3/20 Wed 15/4/20 Sat 18/4/20 Sat 18/4/20 Sat 10/10/20 Mon 28/9/20 Fri 28/8/20 Fri 24/4/20 Fri 8/5/20 Wed 11/3/20 Wed 11/3/20 Thu 16/7/20 Thu 16/7/20 Sat 3/10/20 Mon 10/8/20 Wed 23/12/20 Tue 27/10/20 Tue 17/9/20	Wed 16/12/20 Tue 17/3/20 Tue 17/3/20 Thu 7/5/20 Fri 24/4/20 Sat 18/4/20 Wed 24/3/21 Wed 24/3/21 Fri 28/8/20 Tue 19/5/20 Tue 19/5/20 Tue 19/5/20 Tue 18/6/20 Tue 18/6/20 Tue 18/6/20 Wed 15/7/20 Tue 18/8/20	Thu 19/11/20 Mon 9/3/20 Tue 31/3/20 Wed 15/4/20 Sat 18/4/20 Sat 10/10/20 Mon 4/5/20 Mon 4/5/20 Fri 28/8/20 Fri 24/4/20 Fri 8/5/20 Wed 11/3/20 Wed 11/3/20 Thu 18/6/20 Thu 16/7/20 Sat 3/10/20 Wed 23/12/20 Mon 10/8/20 Wed 23/12/20 Tue 27/10/20	Tue 17/3/20 211 Thu 7/5/20 212 Fn 24/4/20/213 Sat 18/4/20 213 Wed 24/3/21 Wed 24/3/21 Wed 24/3/21 NA Fn 28/8/20 Tue 19/5/20 223 Tue 19/5/20 224 Thu 18/6/20 221 Thu 18/6/20 221 Thu 18/6/20 222 Tue 18/8/20 Fri 14/8/20 Fri 14/8/20 Wed 12/8/20 228 Wed 12/8/20 228 Mon 28/12/20 228 Mon 28/12/20 NA 229,233,232,234,230 Mon 7/9/20 NA 225,227	213 220,214,215 220 220 298,300,269,270 221 222,223 224 225,237 228,233,237 228,233,237 229 231 231 273 231	0 days 0 days	100% 100% 100% 100% 100% 100% 100% 100%	-				
CIW-1400 CIW-1405 CIW-1410 CIW-1420 CIW-1420 CIW-1421 CIW-1422 CIW-1423 CIW-1423 CIW-1424 CIW-1425 CIW-1426 CIW-1450 CIW-1450 CIW-14500	Diversion of Inlet Trunk Sewer (approx. 40m 1800mm dia concrete pipe, 4 deep manholes and Inlet Reception Chamber) Joint Initial Survey arrangement with MTRCL Remedial Works for uncharted sludge Pipe leakage Diversion of uncharted DN250 sludge pipe Diversion of uncharted DN250 sludge pipe Diversion of uncharted 12 water pipe Additional Underground Utility Scanning for existing sludge pipe HV Cable Diversion for Inlet Works Exposing, Removal and Diversion of Existing Cables near Inlet Works No. 1 Diversion of Existing Sludge Rising Main and Sewerage System Demolition of Deodorization System and Facilities between Existing Primary Sludge Trickeners and Primary Sludge Pump Pit Removal of concrete surround and uncharted sludge pipe Remedial works for uncharted pipe and unforeseen water seepage Trench Excavation for 1800mm dia pipeline and manholes Sheetiple installation (on hold due to identification of uncharted obstruction) Trench Excavation for 1800mm dia pipeline and manholes Identification of uncharted concrete surround and pipes near MHA01 Removal of existing DSD drawpits near IRC & exposure of CLP cables with installation of additional temporary support Removal of existing DSD drawpits near IRC & exposure of CLP cables with installation Revised type of pipe bedding between Manholes no. MHA01 and MHA02 Grade 200 Rockillin ELS cofferdam of IRC Construct MH MHA01, MHA02, MHA04 and Inlet Reception Chamber Enlarged size of Manhole MHA02 Additional Works for IRC and Pipe Connection to IRC from Existing	81 037 030 273 28 28 215-2 (045) 096 079 (161) 052 (094) (146)	146 days 0 days 146 days 0 days 0 days 0 days 0 days 0 days 0 days 0 days	NA NA NA NA NA NA NA NA NA NA NA NA NA N	NA NA NA NA NA NA NA NA NA NA NA NA NA N	24 days 8 days 27 days 9 days 1 day 135 days 268 days? 102 days 28 days 20 days 10 day 20 days 10 days 20 days 3 days 80 days 24 days 25 days 26 days 3 days 6 days 3 days 6 days 6 days	Thu 19/11/20 Mon 9/3/20 Tue 31/3/20 Wed 15/4/20 Sat 18/4/20 Sat 18/4/20 Sat 18/4/20 Mon 28/9/20 Mon 28/9/20 Fri 28/8/20 Fri 28/8/20 Wed 11/3/20 Wed 11/3/20 Thu 18/6/20 Thu 16/7/20 Fri 7/8/20 Sat 3/10/20 Mon 10/8/20 Wed 23/12/20 Tue 27/10/20 Tue 1/9/20 Wed 16/9/20	Wed 16/12/20 Tue 17/3/20 Tue 17/3/20 Thu 7/5/20 Sat 18/4/20 Sat 18/4/20 Wed 24/3/21 Wed 24/3/21 Sat 30/1/21 Fri 28/8/20 Tue 19/5/20 Tue 19/5/20 Tue 19/5/20 Tue 18/8/20 Tue 18/8/20 Fri 14/8/20 Fri 14/8/20 Wed 12/8/20 Wed 12/8/20 Mon 28/12/20 Mon 28/12/20 Mon 13/9/21 Mon 7/9/20 Wed 31/3/21	Thu 19/11/20 Mon 9/3/20 Tue 31/3/20 Mon 9/3/20 Sat 18/4/20 Sat 10/10/20 Mon 4/5/20 Mon 4/5/20 Mon 28/9/20 Fri 28/8/20 Fri 8/5/20 Wed 11/3/20 Wed 11/3/20 Thu 18/6/20 Thu 18/7/20 Sat 3/10/20 Mon 10/8/20 Wed 23/12/20 Tue 27/10/20 Tue 19/9/20 Wed 16/9/20 Fri 18/9/20 Fri 18/9/20	Tue 17/3/20 211 Thu 7/5/20 212 Fn 24/4/20/213 Sat 18/4/20 213 Wed 24/3/21 Wed 24/3/21 Wed 24/3/21 NA Fn 28/8/20 Tue 19/5/20 223 Tue 19/5/20 224 Thu 18/6/20 221 Thu 18/6/20 221 Thu 18/6/20 222 Tue 18/8/20 Fri 14/8/20 Fri 14/8/20 Wed 12/8/20 228 Wed 12/8/20 228 Mon 28/12/20 228 Mon 28/12/20 NA 229,233,232,234,230 Mon 7/9/20 NA 225,227	213 220,214,215 220 298,300,269,270 298,300,269,270 221 222,223 224 225,237 228,233,237 228,233,237 228,233 229 231 231 231 231	0 days 1 days 0 days 0 days 0 days 0 days 0 days 0 days 0 days 0 days 0 days 0 days 0 days 0 days 0 days 0 days	100% 100% 100% 100% 100% 100% 100% 100%	-				


Activity ID Key Ta	Plant - Main Works Stage 1 isk Name	Inclement PMI & CE no. (NCE no.)	Baseline Duration	Baseline Start	Baseline Finish	Duration	Start	Finish	Actual Start	Actual Finish Predecessors	Successors	Total Slack	Risk Allowance % Complete	
		CE no. (NCE no.)											uarte	er 1st Quarter 1st Quarter 1st Quarter 1st Quarter 1st Quarter 1st Quarter 1st Quarter July January July January July January July
CIW-1456 CIW-1457	Compliance Test for DN1800 Precast Concrete Pipe Lay 1800mm dia concretre pipe	065	0 days 24 days	NA Sat 20/6/20	NA Mon 20/7/20	1 day 88 days	Fri 18/9/20 Thu 17/9/20	Fri 18/9/20 Mon 25/1/21	Fri 18/9/20 Thu 17/9/20		238	0 days 101 days	100%	
CIW-1457	Connection to existing Inlet Chamber		12 days	Tue 21/7/20	Mon 3/8/20	12 days	Tue 26/1/21	Mon 8/2/21	THU 17/9/20 NA	NA 224,225,234 NA 237	298,44FF	101 days	0%	
CIW-1500	Diversion of Leachate Rising Main, Sludge Pipes and Tank Drain		150 days	Thu 6/2/20	Fri 7/8/20	594 days	Tue 26/11/19	Thu 25/11/21	Tue 26/11/19		200,4411	-99 days	82%	
												,		
CIW-1510 KD1B	Diversion of Tank Drain MHD9.5 (approx. 70m CHES1 & CHES2)		150 days	Thu 6/2/20	Fri 7/8/20	406 days	Tue 26/11/19	Mon 12/4/21	Tue 26/11/19	NA 268	43FF,298	0 days	99%	
1 CIW-1500a	Diversion of Tank Drain MHD9.5 to MHA04 (approx. 70m 675mm dia conrete pipe, 24m DN250 DI leachate rising main,		150 days	Thu 6/2/20	Fri 7/8/20	406 days	Tue 26/11/19	Mon 12/4/21	Tue 26/11/19	NA 204		0 days	99%	ri e e e e e e e e e e e e e e e e e e e
	90m CHES1&S2 DN250 CI)													
2 CIW-1500b	Joint Initial Survey arrangement with MTRCL		0 days	NA	NA	158 days	Tue 26/11/19	Wed 10/6/20	Tue 26/11/19			0 days	100%	
3 CIW-1500c	Site Clearance & inspection pit excavation under conforming alignments		0 days	NA	NA	36 days	Fri 12/6/20	Sat 25/7/20	Fri 12/6/20	Sat 25/7/20		0 days	100%	i i i i i i i i i i i i i i i i i i i
4 CIW-1511	Tank Drain Diversion near MTRCL track		0 days	NΔ	NΔ	248 days	Thu 11/6/20	Mon 12/4/21	Thu 11/6/20	NΔ		0 days	99%	
CIW-1511a	Excavation of trial pit near MHD9.5 (TP45 & 47)	040	0 days	NA NA	NA NA	12 days	Mon 27/7/20	Sat 8/8/20	Mon 27/7/20	Sat 8/8/20	246,250	0 days	100%	
6 CIW-1511b	Uncharted cables found near MTRC track and identification	040	0 days	NA NA	NA NA	1 day	Thu 18/6/20	Thu 18/6/20	Thu 18/6/20		240,230	0 days	100%	
CIW-1511c	Excavation of trial pit near MHD8.5		0 days	NA NA	NA	5 days	Fri 19/6/20	Wed 24/6/20	Fri 19/6/20		248	0 days	100%	
8 CIW-1511d	Lower the ground surface, opening and additional trial pit	(046)	0 days	NA	NA	60 days	Thu 11/6/20	Fri 21/8/20	Thu 11/6/20		249	0 days	100%	
	(TP38)													
9 CIW-1511e	Excavation of Trial Pits near Manhole MHA04 and MH09	040	0 days	NA	NA	60 days	Thu 11/6/20	Fri 21/8/20	Thu 11/6/20	Fri 21/8/20 248		0 days	100%	i i i i i i i i i i i i i i i i i i i
0 CIW-1511f	Additional Trial Pit between MHD9.5 and MHA04	040	0 days	NA	NA	25 days	Fri 21/8/20	Fri 18/9/20	Fri 21/8/20	Fri 18/9/20 245		0 days	100%	
1	Sheetpile installation for MHD9.5		0 days	NA	NA	38 days	Tue 1/9/20	Fri 16/10/20	Tue 1/9/20			0 days	100%	
2	Sheetpile installation between MHD9.5 & MHA04		0 days?	NA	NA	25 days	Tue 8/9/20	Thu 8/10/20	Tue 8/9/20			0 days	100%	
3	UU supporting & ELS works& excavatuib between MHD9.5 & MHA04		0 days?	NA	NA	73 days	Wed 7/10/20	Mon 4/1/21	Wed 7/10/20	Mon 4/1/21		0 days	100%	i i i i i i i i i i i i i i i i i i i
4 CIW-1511j 5 CIW-1511k	Unsuit excavated material from MHD9.5 to MHA04 Revise design of manhole MHD9.5	261 (167)	0 days 0 days	NA NA	NA NA	4 days 20 days	Fri 20/11/20 Thu 7/1/21	Tue 24/11/20 Fri 29/1/21	Fri 20/11/20 Thu 7/1/21			0 days 0 days	100%	
6 GIW-1511K	Break up opening and plugging existing concrete pipe at	(10/)	0 days?	NA NA	NA NA	6 days	Mon 18/1/21	Sat 23/1/21	Mon 18/1/21			0 days	100%	i i i i i i i i i i i i i i i i i i i
.	MHD9.5		,		[o days	10/1/41	Jun 20/1/21	10/1/21				100 /6	
7	Trimming existing concrete pipe at MHD9.5		0 days?	NA	NA	13 days	Fri 22/1/21	Fri 5/2/21	Fri 22/1/21	Fri 5/2/21		0 days	100%	
8	Construction of manhole MHD9.5		0 days?	NA	NA	50 days	Sat 6/2/21	Mon 12/4/21	Sat 6/2/21	NA		0 days	99%	
9 CIW-1511m	Additional work to prevent backflow from MHI1 to MHD9.5	(176)	0 days	NA	NA	9 days	Mon 18/1/21	Wed 27/1/21	Mon 18/1/21	Wed 27/1/21		0 days	100%	and the state of t
0 CIW-1511n	Sewage overflow incident of MHD11	(180)	0 days	NA	NA	9 days	Sat 13/2/21	Thu 25/2/21	Sat 13/2/21			0 days	100%	
1 CIW-1512	Additional Special manhole for tank drain (NCE)		0 days	NA	NA	35 days	Mon 24/8/20	Mon 5/10/20	Mon 24/8/20		262,263	0 days	100%	
2 CIW-1513	Breaking of concrete surround of cables (0.8mx0.8mx70m)		0 days	NA	NA	24 days	Tue 8/9/20	Wed 7/10/20	Tue 8/9/20	Wed 7/10/20 261		0 days	100%	
	(NCE)						_					1		and the second of the second o
3 CIW-1514 KD1B	Construction of tank drain along revised alignment w/ concrete surround	051	0 days	NA	NA	10 days	Tue 5/1/21	Fri 15/1/21	Tue 5/1/21	Fri 15/1/21 261	43FF,298	0 days	100%	
4 CIW-1516			0 days	NA	NA	20 4	Qn+ 10/4/04	Man 0/0/04	Sat 16/1/21	Mon 8/2/21		0 dove	100%	
4 CIW-1516 5 CIW-1520	Backfilling trench between MHD9.5 & MHA04 Diversion of Sludge Pipes		0 days 75 days	NA Tue 21/4/20	NA Tue 21/7/20	20 days 364 days	Sat 16/1/21 Mon 11/5/20	Mon 8/2/21 Thu 29/7/21	Sat 16/1/21 Mon 11/5/20			0 days 0 days	100%	
6 CIW-1520a	Excavation of trial pit and identification of connection point	351	0 days	NA	NA	103 days	Mon 11/5/20	Wed 9/9/20	Mon 11/5/20		267	0 days	100%	
7 CIW-1520b	Trench excavation for twin DN250 sludge pipe ,on hold due to	351	75 days	Tue 21/4/20	Tue 21/7/20	4 days	Wed 15/7/20	Sat 18/7/20			268	0 days	100%	_
7 OIVV-13200	encounter of uncharted sludge pipe	331	75 days	106 21/4/20	106 21/1/20	4 days	***************************************	Sat 10//20	Wed 13/7/20	Sat 10/7/20/200	200	o days	10078	
8 CIW-1520c	Additional hole drilling works and identification of connetion point		0 days	NA	NA	53 days	Mon 20/7/20	Fri 18/9/20	Mon 20/7/20	Fri 18/9/20 267	240	0 days	100%	i i i i i i i i i i i i i i i i i i i
9 CIW-1520d	Temporary diversion of substandard DI 250 Leachate raising main	202	0 days	NA	NA	127 days	Tue 20/10/20	Wed 24/3/21	Tue 20/10/20	Wed 24/3/21 218		0 days	100%	_
0 CIW-1520e	Protection work for substandard DI 500 tank drain Pipe (near MHD 9.5)	302	0 days	NA	NA	93 days	Wed 18/11/20	Fri 12/3/21	Wed 18/11/20	Fri 12/3/21 218		0 days	100%	the state of the s
1 CIW-1520f	Encounter of uncharted concrete pipe within sheetpile cofferdam a MHA04	t 214	0 days	NA	NA	2 days	Tue 10/11/20	Wed 11/11/20	Tue 10/11/20	Wed 11/11/20	272	0 days	100%	
2 CIW-1520g	Resumption and construction of sludge pipe construction		0 days	NA	NΔ	253 days	Sat 19/9/20	Thu 29/7/21	Sat 19/9/20	NA 271	298,44FF	-36 days	23%	
3 CIW-1530	Diversion of Leachate Rising Main		60 days	Tue 21/4/20	Fri 3/7/20	60 days	Tue 14/9/21	Thu 25/11/21	3at 19/9/20 NA	NA 231	230,4417	-135 days	0%	
4 CIW-1600	Diversion of pipelines near Primary Sludge Thickeners (approx.		156 days	Thu 6/2/20	Fri 14/8/20	596 days	Tue 26/11/19	Sat 27/11/21	Tue 26/11/19			-137 days	31%	8222
	180m long 150mm to 375mm concrete pipes)		.00 00,0	1110 0/2/20	111110/20	000 00,0	140 24 17 10	00(27/17/21	100 2011110			ioi dayo	0.73	•
5 CIW-1610	Trench Excavation from M/H MHD1E to MHD5 (approx. 90m long with	n	60 days	Thu 6/2/20	Mon 20/4/20	0 days	Tue 26/11/19	Tue 26/11/19	Tue 26/11/19	Tue 26/11/19		0 days	100%	◆ 26/11
	M/Hs MHD1A, 1B, 1C, 1D & 1E) - realigned													
6 CIW-1620	Manholes construction and Pipe laying		60 days	Mon 30/3/20	Sat 13/6/20	50 days	Tue 2/6/20	Fri 31/7/20	Tue 2/6/20	Fri 31/7/20	43FF,282,277	0 days	100%	_ _
7 CIW-1621	Temporary Diversion of Existing DN200 Filitrate Rising Main	034	0 days	NA	NA	20 days	Sat 1/8/20	Mon 24/8/20	Sat 1/8/20		278	0 days	100%	
8 CIW-1623	Pipeline Diversion Works near Primary Sludge Thickening Tank	(114)	0 days	NA	NA	30 days	Fri 16/4/21	Sat 22/5/21	NA	NA 277	279,280	-21 days	0%	
9 CIW-1624	Uncharted underground utilities at Proposed MHD5B	0286	0 days	NA	NA	41 days	Mon 24/5/21	Mon 12/7/21	NA	NA 278	280SS+15 days	-21 days	0%	
0 CIW-1625	Uncharted underground utilities near Proposed MHD5B	0260	0 days	NA	NA	26 days	Thu 10/6/21	Mon 12/7/21	NA	NA 279SS+15 days,278	281,284	-21 days	0%	
1 CIW-1630	Trench Excavation from M/H MHD1E to MHD5 (approx. 90m long with M/Hs M1A to M3B)	n 058	60 days	Tue 21/4/20	Fri 3/7/20	32 days	Thu 19/3/20	Wed 29/4/20	Thu 19/3/20	Wed 29/4/20 280	282,283	0 days	100%	i – i i i i i i i i i i i i i i i i i i i
0.000 4040		050	05.1	45000	144 145 7700	40.1	14 4/5/00	0 . 40/5/00	14 4/5/00	0 . 40/5/00 004 070	4055		1004	
2 CIW-1640 3 CIW-1650	Manholes construction and Pipe laying Trench Excavation from MHD5 to MHD9.5 (approx. 90m long with	058	25 days	Mon 15/6/20 Thu 16/7/20	Wed 15/7/20 Fri 11/9/20	12 days	Mon 4/5/20 Wed 2/9/20	Sat 16/5/20 Mon 2/11/20	Mon 4/5/20 Wed 2/9/20		43FF 323SS	0 days 0 days	100%	• • •
3 CIW-1000	M/Hs MHD5A & 5B)		50 days	1110 10/7/20	FII 11/9/20	50 days	VV 60 2/5/20	WOII 2/11/20	VV 60 2/5/20	WOII 2/11/20 201,207,292,294,290	32333	0 days	100 %	
4 CIW-1660	Provision of Pumping System from Screen to Flume Channel	87	0 days	NA	NA	287 days	Tue 10/11/20	Thu 28/10/21	Tue 10/11/20	NA 280	285	-111 days	0%	
5 CIW-1670	Manholes construction and Pipe laying	U,	45 days	Sat 23/5/20	Thu 16/7/20	50 days	Tue 3/11/20	Sat 27/11/21	Tue 3/11/20		44FF	-137 days	48%	
6 CIW-2000	Decommission and Demolition of Existing Faciliates and Structures		240 days	Mon 2/3/20	Fri 18/12/20	222 days	Thu 19/3/20	Tue 15/12/20	Thu 19/3/20			0 days	100%	
						,,,,,								
7 CIW-3000 *	Inlet Works No.1 Building (1)		569 days	Sat 19/12/20	Mon 21/11/22	798 days	Wed 2/9/20	Mon 15/5/23	Wed 2/9/20	NA 6		222 days	12%	
8 CIW-3100	Predrilling (10nrs, 3rigs, 2.5days/drillhole/rig) - stage 1		40 days	Mon 4/1/21	Mon 22/2/21	28 days	Tue 15/9/20	Mon 19/10/20	Tue 15/9/20			0 days	1 100%	
9 CIW-3100a	Predrilling (22nrs, 3rigs, 2.5days/drillhole/rig) - stage 2		0 days	NA	NA	60 days	Tue 8/12/20	Mon 22/2/21	Tue 8/12/20	Mon 22/2/21		0 days	100%	—
0 CIW-3200	Pre-bored H piles (188nos, 1.5rigs, 2days/rig/pile)		133 days	Tue 23/2/21	Wed 4/8/21	250 days	Fri 19/2/21	Sat 18/12/21	Fri 19/2/21	NA 218,128	301SS+80 days,302	-117 days	5 20%	
1 CIW-3400a	Pile Load Test at stage 1		26 days	Thu 5/8/21	Fri 3/9/21	21 days	Sat 29/5/21	Wed 23/6/21	NA	NA 300SS+80 days	303	183 days	0%	i i i i i i i i i i i i i i i i i i i
2 CIW-3400b	Pile Load Test at stage 2 & 3		0 days?	NA	NA	21 days	Mon 20/12/21	Sat 15/1/22	NA	NA 300	305,318,304	-117 days	0%	
8 CIW-3300a	Sheetpile Installation at Phase C(900sq.m, 1rigs, 50sqm/rig/day)		80 days	Tue 23/3/21	Wed 30/6/21	30 days	Thu 24/6/21	Thu 29/7/21	NA	NA 301	306,306	183 days	0%	
4 CIW-3300b	Sheetpile Installation at Phase B (2300sq.m, 1rigs, 50sqm/rig/day)		0 days?	NA O-1 1/0/01	NA NA	50 days	Mon 17/1/22	Fri 18/3/22	NA NA	NA 302	307	-117 days	0%	
5 CIW-3500 6 CIW-3510	ELS works (strutting 4 layers, excavate soil 7445cu.m)		77 days	Sat 4/9/21 Fri 4/6/21	Mon 6/12/21 Mon 6/12/21	127 days	Mon 17/1/22 Mon 17/1/22	Fri 24/6/22	NA NA	NA 302 NA 303,303	310	-67 days	5 0%	
6 CIW-3510 7 CIW-3520	Phrase C (Grid G3 to L7)) - Excavation to -3.3mPD and blinding Phrase B (Grid A1 to G3) - Excavation to -7.5mPD and blinding		77 days 77 days	Fri 4/6/21 Fri 4/6/21	Mon 6/12/21 Mon 6/12/21	77 days 77 days		Sat 23/4/22 Fri 24/6/22	NA NA	NA 303,303 NA 304	310	43 days	0%	
7 CIW-3520 B CIW-3600	Phrase B (Grid A1 to G3) - Excavation to -7.5mPD and blinding R.C. Structure works		77 days 296 days	Fri 4/6/21 Thu 5/8/21	Mon 6/12/21 Thu 4/8/22	77 days 310 days	Sat 19/3/22 Wed 5/1/22	Fri 24/6/22 Fri 20/1/23	NA NA	NA 304 NA 132,176,177,180,178	014	-199 days 0 days	5 0%	
9 CIW-3610	Phase C (Grid G3 to L7)		105 days	Thu 5/8/21	Wed 8/12/21	105 days	Mon 25/4/22	Mon 29/8/22	NA NA	NA 132,176,177,180,178		43 days	0%	
0 CIW-3611	Rebar fix and formwork and concreting for the pile cap (G/F)		40 days	Thu 5/8/21	Mon 20/9/21	40 days	Mon 25/4/22 Mon 25/4/22	Mon 13/6/22	NA NA	NA 306	311	43 days	0%	
1 CIW-3612	Rebar fix and formwork and concreting upto +13.45mPD (1/F)		25 days	Tue 21/9/21	Fri 22/10/21	25 days	Tue 14/6/22	Wed 13/7/22	NA NA	NA 310	312	43 days	0%	
2 CIW-3613 KD1C	Rebar fix and formwork and concreting upto +25.80mPD (R/F)		40 days	Sat 23/10/21	Wed 8/12/21	40 days	Thu 14/7/22	Mon 29/8/22	NA NA		44FF,321	43 days	0%	i i i i i i i i i i i i i i i i i i i
3 CIW-3620	Phase B (Gride A1 to G3)		193 days	Tue 7/12/21	Thu 4/8/22	193 days	Wed 5/1/22	Tue 30/8/22	NA	NA		0 days	0%	
	Rebar fix and formwork and concreting for the Inlet Works structure		54 days	Tue 7/12/21	Mon 14/2/22	54 days	Sat 25/6/22	Sat 27/8/22	NA	NA 307	315	-117 days	0%	
4 CIW-3621	upto Ground Level													
	Apply waterproofing membrance and backfilling		14 days	Tue 15/2/22	Wed 2/3/22	14 days	Mon 29/8/22	Wed 14/9/22	NA	NA 314,175	316	-117 days	0%	
CIW-3622	Rebar fix and formwork and concreting for the Inlet Works structure upto Roof Level		105 days	Thu 3/3/22	Thu 4/8/22	105 days	Thu 15/9/22	Fri 20/1/23	NA	NA 315	321,322,44FF	-117 days	0%	
5 CIW-3622			000 4	Th 10000	Th 4'0'00					NA .		50 .:		
4 CIW-3621 5 CIW-3622 6 CIW-3623 KD1C	· ·		260 days	Thu 16/9/21	Thu 4/8/22	173 days	Mon 17/1/22	Thu 18/8/22	NA	NA NA 202	210	52 days	0%	i li i i i i i i i i i i i i i i i i i
5 CIW-3622 6 CIW-3623 KD1C 7 CIW-3630	Phase A (G1 to L3)		54 days	Tue 7/12/21	Mon 14/2/22	54 days	Mon 17/1/22	Wed 23/3/22	NA	NA 302	319	52 days	0%	
5 CIW-3622 6 CIW-3623 KD1C	Phase A (G1 to L3) Rebar fix and formwork and concreting for the Inlet Works structure			Tue 15/2/22	Wed 2/3/22	14 down	Thu 24/2/20	Sat 9/4/22	NA.	NA 318,175	320	52 days	Oo'	
5 CIW-3622 5 CIW-3623 KD1C 7 CIW-3630 3 CIW-3631	Phase A (G1 to L3) Rebar fix and formwork and concreting for the Inlet Works structure upto Ground Level			100 10/2/22	Wed 2/3/22 Thu 4/8/22	14 days 105 days	Thu 24/3/22 Mon 11/4/22	Sat 9/4/22 Thu 18/8/22	NA NA	NA 318,175 NA 319	320 322,44FF,321	52 days 52 days	0%	
5 CIW-3622 6 CIW-3623 KD1C 7 CIW-3630 8 CIW-3631 9 CIW-3632	Phase A (G1 to L3) Rebar fix and formwork and concreting for the Inlet Works structure upto Ground Level Apply waterproofing membrance and backfilling		14 days 105 days	Thu 3/3/22	1110 1/0/22	100 days	11/4/66	.11u 10/0/22	INA		ULE, TTI 1 ,UE1	or anyo	0 %	
5 CIW-3622 6 CIW-3623 KD1C 7 CIW-3630 8 CIW-3631	Phase A (G1 to L3) Rebar fix and formwork and concreting for the Inlet Works structure upto Ground Level		14 days 105 days	Thu 3/3/22										
5 CIW-3622 5 CIW-3623 KD1C 7 CIW-3630 3 CIW-3631 9 CIW-3632 0 CIW-3633 KD1C	Phase A (G1 to L3) Rebar fix and formwork and concreting for the Inlet Works structure upto Ground Level Apply waterproofing membrance and backfilling Rebar fix and formwork and concreting for the Inlet Works structure			Thu 3/3/22 Thu 4/8/22	Thu 4/8/22	0 days	Fri 20/1/23	Fri 20/1/23	NA	NA 320,316,312	44FF	-75 days	0%	
G CIW-3622 G CIW-3623 KD1C CIW-3630 G CIW-3631 G CIW-3632 D CIW-3633 KD1C	Phase A (G1 to L3) Rebar fix and formwork and concreting for the inlet Works structure upto Ground Level Apply waterproofing membrance and backfilling Rebar fix and formwork and concreting for the Inlet Works structure upto Roof Level		105 days		Thu 4/8/22	0 days	Fri 20/1/23	Fri 20/1/23	NA	NA 320,316,312	44FF	-75 days	0%	→ 20/1
5 CIW-3622 KD1C CIW-3633 KD1C CIW-3630 CIW-3633 KD1C CIW-3633 KD1C CIW-3633 KD1C CIW-3700 KD1C	Phase A (G1 to L3) Rebar fix and formwork and concreting for the inlet Works structure upto Ground Level Apply waterproofing membrance and backfilling Rebar fix and formwork and concreting for the Inlet Works structure upto Roof Level		105 days		Thu 4/8/22 Mon 21/11/22	0 days	Fri 20/1/23 Sat 21/1/23	Fri 20/1/23 Mon 15/5/23	NA NA	NA 320,316,312 NA 320,179,137,316	56FF	-75 days 222 days	0%	→ 20/1
5 CIW-3622	Phase A (G1 to L3) Rebar fix and formwork and concreting for the Inlet Works structure upto Ground Level Apply waterproofing membrance and backfilling Rebar fix and formwork and concreting for the Inlet Works structure upto Roof Level Allow access to Contractor DE;2018/04 for E&M installation and T&C works ABWF works + BS works Process Pipe CHE chainage 0-20 & CHF chainage 0-20		105 days 0 days 90 days 0 days	Thu 4/8/22 Fri 5/8/22 NA	Mon 21/11/22 NA			Mon 15/5/23 Wed 2/9/20	NA Wed 2/9/20	NA 320,179,137,316 Wed 2/9/20 283SS		222 days 0 days	0% 0% 100%	◆ 2011 ◆ 2/9
CIW-3622 CIW-3630 KD1C CIW-3631 CIW-3632 CIW-3633 KD1C CIW-3633 KD1C CIW-3700 KD1C CIW-3700 SW1 CIW-3900 SW2	Phase A (G1 to L3) Rebar fix and formwork and concreting for the Inlet Works structure upto Ground Level Apply waterproofing membrance and backfilling Rebar fix and formwork and concreting for the Inlet Works structure upto Roof Level Allow access to Contractor DE/2018/04 for E&M installation and T&C works ABWF works + BS works		105 days 0 days 90 days	Thu 4/8/22 Fri 5/8/22	Mon 21/11/22	90 days	Sat 21/1/23	Mon 15/5/23	NA Wed 2/9/20	NA 320,179,137,316 Wed 2/9/20 283SS	56FF	222 days	31%	
CIW-3622 CIW-3623 KD1C CIW-3630 CIW-3631 CIW-3632 CIW-3633 KD1C CIW-3700 KD1C CIW-3700 SW1 CIW-3900 SW2	Phase A (G1 to L3) Rebar fix and formwork and concreting for the Inlet Works structure upto Ground Level Apply waterproofing membrance and backfilling Rebar fix and formwork and concreting for the Inlet Works structure upto Roof Level Allow access to Contractor DE;2018/04 for E&M installation and T&C works ABWF works + BS works Process Pipe CHE chainage 0-20 & CHF chainage 0-20		105 days 0 days 90 days 0 days	Thu 4/8/22 Fri 5/8/22 NA	Mon 21/11/22 NA	90 days 0 days	Sat 21/1/23 Wed 2/9/20	Mon 15/5/23 Wed 2/9/20	NA Wed 2/9/20	NA 320,179,137,316 Wed 2/9/20 283SS	56FF	222 days 0 days		


	Plant - Main Works Stage 1 ask Name	Inclement PMI & CE no.	Baseline Duration	Baseline Start	Baseline Finish	Duration	Start	Finish	Actual Start A	ctual Finish Predecessors	Successors	Total Slack Risk Allowance % 0	Complete				
Activity ID Key T Date		Inclement PMI & CE no. (NCE no.) CE no.	. baseline Duration	baseline Start	baseline Hinish	Duration	лап	rinish	HULUAI START A	ctual FITIISTI PRECECSSOFS	Successors	HISK Allowance % (Complete	1st Quarter	1st Quarter	1st Quarter	1st Quarter 1st Quarter
PS-1100		(NCE no.) 88	0 days	NA	NA	3 days	Fri 19/2/21	Mon 22/2/21	Fri 19/2/21	Mon 22/2/21		0 days	July 100%		anuary July	January July	January July January July
PS-1200	Reinstatement and re-commissioning of existing Primary Sedimentation Tank No. 4 and 6 (by others)		0 days	NA	NA	90 days	Mon 3/5/21	Wed 18/8/21	NA	NA	328SS+30 days,329	1 day	0%		-	1 1 1	
S-2000 S-2000a	Demolition of existing primary sedimentation tanks no. 1 Demolition of existing primary sedimentation tanks no. 2		45 days 0 days	Mon 13/12/21 NA	Wed 9/2/22 NA	30 days	Mon 26/7/21 Thu 19/8/21	Sat 28/8/21 Thu 16/9/21	NA NA	NA 118,156,158,327SS+30 days,325 NA 327	33	1402 days 1 day	0%	1	1 : -	1	
S-3000a	Predrilling (5nrs, 1rigs, 3days/drillhole/rig) - In-advanced stage		0 days	NA NA	NA NA	25 days 15 days	Thu 8/4/21	Sat 24/4/21	NA NA	NA 327	332	159 days	0%				
S-3000	Predrilling (63nrs, 3rigs, 3days/drillhole/rig)		38 days	Thu 10/2/22	Fri 25/3/22	38 days	Fri 17/9/21	Wed 3/11/21	NA	NA 123,434,329	332	1 day 1	0%	1	T : =	1	1
S-4000	Pre-bored H piles (205nos, 4rigs, 2days/pile/rig)		102 days	Sat 26/3/22	Mon 1/8/22	102 days	Thu 4/11/21	Wed 9/3/22	NA	NA 128,435,330,331	333FS-40 days,335,334	1 day 5	0%				
PS-5000 PS-6000	Sheetpile Installation (FSP-II, 3360sq.m, 1rigs, 50sqm/rig/day) Pile Load Test		85 days 26 days	Wed 25/5/22 Tue 2/8/22	Fri 2/9/22 Wed 31/8/22	85 days 26 days	Wed 19/1/22 Thu 10/3/22	Fri 6/5/22 Sat 9/4/22	NA NA	NA 332FS-40 days,129 NA 332	335,340SS+45 days 335	1 day 20 days	0%				
S-7000	ELS works (20000cu.m soil with 2 layers wailing / strutting)		45 days	Sat 3/9/22	Fri 28/10/22	45 days	Sat 7/5/22	Thu 30/6/22	NA NA	NA 332,131,334,333	336	1 day 3	0%		i i		
S-8000 KD1D	R.C. Structure works		92 days	Sat 29/10/22	Mon 20/2/23	190 days	Sat 2/7/22	Sat 18/2/23	NA	NA 335,133	337,338,45FF,339	1 day 3	0%		1		
S-9000 KD1D	Allow access to Contractor DE/2018/04 for E&M installation and T&C works		0 days	Mon 20/2/23	Mon 20/2/23	0 days	Sat 18/2/23	Sat 18/2/23	NA	NA 336	45FF	1 day	0%				♦ 18/2
S-10000 SW1 S-11000 SW1	ABWF works + BS works Flowmeter Chamber no.1		150 days 60 days	Tue 21/2/23 Tue 21/2/23	Wed 23/8/23 Sat 6/5/23	150 days 60 days	Mon 20/2/23 Mon 20/2/23	Tue 22/8/23 Fri 5/5/23		NA 336,179,137 NA 336	56FF 56FF	140 days 230 days	0%				
-12000 SW2	Process Pipe CHG chainage 0-50, CHH chainage 0-80, CHI chainage 0-95		0 days	NA NA	NA NA	100 days	Wed 16/3/22	Tue 19/7/22		NA 333SS+45 days	57FF	3 days	0%		i		
	& CHJ chianage 0-40]	I	
-0000 * -1000	Bioreactors No.2A & 2B, B-4 (3) Operation of 2no. Existing 800mm air mains over bioreactor no.2		1106 days 360 days	Mon 18/11/19 Mon 18/11/19	Sat 12/8/23 Wed 11/11/20	1352 days 360 days	Mon 18/11/19 Mon 18/11/19	Fri 21/6/24 Wed 11/11/20	Mon 18/11/19 Mon 18/11/19	NA 9 Wed 11/11/20 2		582 days 0 days	35% 100%		9	Ī	
2000	Construction of Removable Steel Shutter in the Common Channel of BR2	67	0 days	NA NA	NA	86 days	Thu 1/10/20	Fri 15/1/21	Thu 1/10/20	Fri 15/1/21 140	353	0 days	100%			I I	
	and 3											· .		i i	i	i	i i
-4100	Take Down E&M Equipment & cables in Bioreactor BR2 and Return to DSD	95	0 days	NA	NA	90 days	Thu 15/10/20	Mon 1/2/21	Thu 15/10/20	Mon 1/2/21	354	0 days	100%		-	I	
R-4200	Installation of monitoring points before demolition of BR2	219	0 days	NA	NA	5 days	Wed 27/1/21	Mon 1/2/21	Wed 27/1/21	Mon 1/2/21 351	346	0 days	100%	i i	i	i	i i
-4300	Condition Survey for BR2		0 days	NA	NA	1 day	Fri 30/10/20	Fri 30/10/20		Fri 30/10/20 345	354	0 days	100%				
-5000	Demolition of existing bioreactor no.2		60 days	Wed 3/2/21	Tue 20/4/21	98 days	Tue 10/11/20	Wed 10/3/21	Tue 10/11/20	Wed 10/3/21 118,158		0 days	100%		1	1	į i
5100 5300	Identification and removal of existing cables on air main pipe bridge Plugging and demolition of existing DN800 air main	210	0 days 0 days	NA NA	NA NA	35 days 5 days	Tue 10/11/20 Mon 28/12/20	Sat 19/12/20 Sat 2/1/21		Sat 19/12/20 Sat 2/1/21 348	349,353	0 days 0 days	100%			1	
5200	Diversion of existing lighting cable and Earthing ducts_stage 1	264	0 days	NA NA	NA NA	5 days 43 days	Fri 4/12/20	Sat 2/1/21 Tue 26/1/21	Fri 4/12/20	Sat 2/1/21 348 Tue 26/1/21 351	354	0 days	100%	-	1	1	
5400	Overflow incident from BR1 to BR2 works area no.1 (Dec 2020)	285	0 days	NA	NA	33 days	Fri 18/12/20	Thu 28/1/21	Fri 18/12/20	Thu 28/1/21 352	345,350	0 days	100%	—		1	
5410	Overflow incident from BR1 to BR2 works area (Feb 2021)	340	0 days	NA	NA	8 days	Tue 16/2/21	Wed 24/2/21	Tue 16/2/21	Wed 24/2/21 353	354,351	0 days	100%	. j i •	1	1	į į
3000	Construction of Isolation Wall & stoplog in common channel of BR2 & BR3	277	0 days	NA	NA	43 days	Sat 16/1/21	Wed 10/3/21	Sat 16/1/21	Wed 10/3/21 343,348	352	0 days	100%		1	1	
-5500	Demolition of existing pipe bridge, partition wall and base slab (Stage 1)		30 days	Wed 3/2/21	Fri 12/3/21	26 days	Tue 2/2/21	Sat 6/3/21	Tue 2/2/21	Sat 6/3/21 350,346,352,344	355SS,356	0 days	100%		d t	1	į
																1	
5520 5900	Removal of additional concrete infill within the partition walls	(174)	0 days	NA NA	NA NA	26 days	Tue 2/2/21	Sat 6/3/21	Tue 2/2/21	Sat 6/3/21 354SS	356 357,359	0 days	100%	i =	H (1	į
5900 5905	Construction of precautionary measures (i.e. isolation wall) Construction of precautionary measures (i.e. bund wall)	322 305	0 days? 0 days?	NA NA	NA NA	2 days 3 days	Tue 9/3/21 Thu 15/4/21	Wed 10/3/21 Sat 17/4/21	Tue 9/3/21 Thu 15/4/21	Wed 10/3/21 354,355 Sat 17/4/21 356	357,359	0 days 0 days	100%		1. 1	1	
5910	Removal of abandoned DN250 air pipe	209	0 days?	NA NA	NA	6 days	Tue 20/4/21	Mon 26/4/21	Tue 20/4/21	Mon 26/4/21		0 days	100%	i	i i	i	i i
6000	Predrilling (33nrs, 3rigs, 2days/drillhole/rig)_stage 1		44 days	Wed 21/4/21	Sat 12/6/21	44 days	Mon 1/3/21	Wed 5/5/21	Mon 1/3/21	NA 356	360	0 days 1	20%		6 223		
-7000 -4000	Pre-bored H piles (131nos, 2rigs, 2days/pile/rig)_stage 1		131 days	Tue 15/6/21	Thu 18/11/21	131 days	Thu 6/5/21	Mon 11/10/21	NA	NA 359	361 362	-246 days 5	0%	į į	2777777	i	i i
4000	Diversion of rising main, drainage pipes, and foam collection & surplus activated sludge pipes		0 days	NA	NA	91 days	Tue 12/10/21	Sat 29/1/22	NA	NA 360	362	-246 days	0%		2222	222	
5210	Diversion of existing lighting cable and Earthing ducts_stage 2	264	0 days?	NA	NA	25 days	Sat 29/1/22	Thu 3/3/22	NA	NA 361	363	-560 days	0%	i i	i	11	i i
5600	Demolition of surrounded walls and channel of BR2 (Stage 2)	336	30 days	Fri 12/3/21	Tue 20/4/21	30 days	Fri 4/3/22	Fri 8/4/22	NA	NA 362	364	-246 days	0%			SS	
6000a 7000b	Predrilling (3nrs, 1rigs, 2days/drillhole/rig)_stage 2 Pre-bored H piles (26nos, 2rigs, 2days/pile/rig)_stage 2		0 days? 0 days?	NA NA	NA NA	6 days 26 days	Sat 9/4/22 Wed 20/4/22	Tue 19/4/22 Sat 21/5/22	NA NA	NA 363 NA 364	365 367,366	-246 days -246 days	0%	i	i	B 551	i i
9000	Pile Load Test		26 days	Wed 8/9/21	Tue 19/1/21	26 days	Mon 23/5/22	Wed 22/6/22		NA 365	367,366	-246 days	0%			1 12	
3000	Sheetpile Installation (3000sq.m, 1rigs, 50sqm/rig/day)		60 days	Wed 8/9/21	Fri 19/11/21	60 days	Thu 23/6/22	Thu 1/9/22	NA	NA 129,365,366	368,379SS+45 days	-246 days	0%	1	I	SSSS	T T
-10000	ELS works (18100cu.m soil with 4 layers wailing / strutting)		125 days	Mon 20/12/21	Fri 27/5/22	140 days	Fri 2/9/22	Wed 22/2/23	NA	NA 367,131	369,371,372	-246 days 3	0%			2000	2000
11000 KD1E	R.C. Structure works Additional diversion of DN600 tank drain pipes between BR2A & 2B	353	180 days 0 days	Sat 28/5/22 NA	Sat 31/12/22 NA	205 days 30 days	Thu 23/2/23 Thu 23/2/23	Wed 1/11/23 Wed 29/3/23		NA 134,176,177,368,180,178 NA 369SS	378,46FF,377,373SS+30 (937 days 5	0%	i	i	i	
R-5700 R-11010	Additional plugging works and end wall construction	264	0 days	NA NA	NA NA	90 days	Thu 23/2/23	Wed 29/3/23 Wed 14/6/23	NA NA	NA 36955	46FF	-131 days	0%			1	
R-11010	Additional removal of existing DN1200 effluent pipe	91	0 days?	NA	NA	30 days	Thu 23/2/23	Wed 29/3/23	NA	NA 368	46FF	-71 days	0%	i	i	i	
R-11020	Additional backfill works after end wall construction at BR2 common channel	(155)	0 days	NA	NA	90 days	Thu 30/3/23	Fri 21/7/23	NA	NA 369SS+30 days	46FF	-161 days	0%				XXXXXX
R-13000 KD1E	Flowmeter no. 2-4		180 days	2023/1/3	2023/8/12	60 days	Fri 24/3/23	Thu 8/6/23	NA	NA 369SS+25 days	375	-246 days	0%	i i	i	i	5555
R-14000 KD1E	Gate Valve Chamber no.1-3		180 days	2023/1/3	2023/8/12	60 days	Fri 9/6/23	Sat 19/8/23	NA NA	NA 374	376	-246 days	0%				8222
R-15000 KD1E	Plug Valve Chamber no.1-2		180 days	2023/1/3	2023/8/12	60 days	Mon 21/8/23	Wed 1/11/23	NA	NA 375	46FF	-246 days	0%	1	1	1	XXXX
R-12000 KD1E R-16000 SW1	Allow access to Contractor DE/2018/04 for E&M installation and T&C works		0 days	Sat 31/12/22	Sat 31/12/22	0 days	Wed 1/11/23	Wed 1/11/23	NA	NA 369	46FF	-246 days	0%				♦ 1/11
R-17000 SW1	ABWF works + BS works Process Pipe CHQ chainage 65-170, CHP chainage 60-130, CHO chainage		180 days 0 days	Tue 3/1/23 NA	Sat 12/8/23 NA	180 days 100 days	Thu 2/11/23 Tue 16/8/22	Fri 21/6/24 Tue 13/12/22	NA NA	NA 369,179,137 NA 367SS+45 days	56FF 57FF	-98 days -120 days	0%	1	1	2000	9
	65-140, CHL chainage 0-35 & CHK chianage 0-50		,-			133 23,0						1-2-2-7-					
F-0000 *	Membrane Facilities Building, B-5		941 days	Mon 6/1/20	Thu 9/3/23	1179 days	Mon 18/11/19	Thu 9/11/23		NA 2		75 days	37%		•	1	1 1
F-1000	Operation of existing Final Sedimentation Tanks no.3 & 4	26	0 days 14 days	NA Mon 6/1/20	NA Tue 21/1/20	98 days	Mon 18/11/19	Tue 17/3/20	Mon 18/11/19	Tue 17/3/20 2		0 days	100% 100%				
1100	Demolition of existing final sedimentation tanks no. 3 & 4 Confirmation of Decommission Schedule	68 30	0 days	NA	NA	340 days 58 days	Mon 6/1/20 Mon 6/1/20	Sun 28/2/21 Mon 16/3/20	Mon 6/1/20 Mon 6/1/20	Sun 28/2/21 156,118,10 Mon 16/3/20	384	0 days	100%		1	1	1
1200		68 26	0 days	NA	NA	27 days	Wed 4/3/20	Fri 3/4/20	Wed 4/3/20	Fri 3/4/20 383	385	0 days	100%				
1205	Assistant to decommissioning of Final Sedimentation Tank No. 3 and 4		0 days	NA	NA	14 days	Wed 4/3/20	Fri 3/4/20		Fri 3/4/20 384	386	0 days	100%	1	I.	1	1
1300	Additional dismantling works to retain specified electrical and mechanical equipment	75 (013)	0 days	NA	NA	21 days	Tue 7/4/20	Wed 6/5/20	Tue 7/4/20	Wed 6/5/20 385	387	0 days	100%			1	
1400	Additional pluging works for DN 1200 Conc. S&S pipe at wash water	76, 77, 144 (015)	0 days	NA	NA	70 days	Mon 8/6/20	Sat 29/8/20	Mon 8/6/20	Sat 29/8/20 386	388	0 days	100%		1	1	į į
	pumping station chamber															1	
1500		76, 77 032	0 days	NA	NA	21 days	Mon 15/6/20	Fri 10/7/20		Fri 10/7/20 387	389	0 days	100%	i	1	1	
710	Isolation wall for RAS Channel No.1 Removal of DN1400 Bioreactor No. 2 Effluent Pipe	76, 77 035 043	0 days 0 days	NA NA	NA NA	40 days 8 days	Mon 1/6/20 Fri 19/2/21	Sat 18/7/20 Sun 28/2/21	Mon 1/6/20 Fri 19/2/21	Sat 18/7/20 388 Sun 28/2/21	393	0 days 0 days	100%			1	
1800	Exposed and disconnet uncharted existing cable between FST3 and FST		0 days	NA NA	NA NA	20 days	Thu 2/7/20	Fri 24/7/20		Fri 24/7/20		0 days	100%	- i - i -	1	1	!
	4											· .				1	
1110	Demolition of structure no. 3 & 4	68, 75, 76, 77, 144	14 days	Mon 6/1/20	Tue 21/1/20	122 days	Wed 1/4/20	Sat 29/8/20	Wed 1/4/20	Sat 29/8/20	394	0 days	100%		1	1	!
1900	Removal of Existing DN150 SAS Rising Main at RAS Channel No. 1	212 060	0 days	NA	NA	23 days	Mon 31/8/20	Fri 25/9/20	Mon 31/8/20	Fri 25/9/20 389	395	0 days	100%			1	
2000	Predrilling (83nrs, 4rigs, 2.5days/drillhole/rig)	144, 212 (112)	42 days	Sat 6/6/20	Mon 27/7/20	31 days	Mon 10/8/20	Mon 14/9/20	Mon 10/8/20	Mon 14/9/20 123,392	395	0 days 1	100%	-	1	1	1
-3000	Pre-bored H piles (171nos, 2rigs, 1.5days/pile/rig) [Extended working hours 0700-1900 & shortern pile length]	212, 308, (112) 309	140 days	Tue 28/7/20	Wed 13/1/21	96 days	Mon 28/9/20	Sat 23/1/21	Mon 28/9/20	Sat 23/1/21 394,128,393	396,397	0 days 5	100%		1	i I	
-3100	Change of Layout of Basement of MFB no. 2	(102)	0 days	NA	NA	17 days	Tue 3/11/20	Sat 21/11/20	Tue 3/11/20	Sat 21/11/20 395		0 days	100%	_ ! ! !	1	1	1
-4000	Pile Load Test	V/	25 days	Thu 14/1/21	Tue 16/2/21	19 days	Mon 4/1/21	Mon 25/1/21	Mon 4/1/21	Mon 25/1/21 395	401,398	0 days	100%		1	i I	
5000	Installation of sheetpile [with pre-boring]	(112)	40 days	Wed 22/1/20	Wed 11/3/20	120 days	Mon 28/12/20	Thu 24/6/21	Mon 28/12/20	NA 397	401	-163 days	38%	N	Ø22249	1	1
6000 6100	ELS works Pharse A (A1 to N6) - Excavation to -11mPD and blinding	AE	169 days 169 days	Wed 17/2/21 Wed 17/2/21	Thu 9/9/21 Thu 9/9/21	234 days 234 days	Fri 25/6/21 Fri 25/6/21	Wed 6/4/22 Wed 6/4/22	NA NA	NA 10	403SS	-163 days 5 -163 days	0%				
6110	Soil Excavation [Extended working hours 0700-1900 & reduction of	40	169 days	Wed 17/2/21 Wed 17/2/21	Thu 9/9/21	234 days 88 days	Fri 25/6/21	Wed 6/4/22 Fri 8/10/21	NA NA	NA 398,131,397	403SS 402	-163 days	0%		22222		1
	excavation volume]															i	i i
6120	Additional Rock Excavation [2200 cu.m, 7.5cu.m/group x 2]	(112)	0 days	NA	NA TIL O ID ID I	146 days	Sat 9/10/21	Wed 6/4/22		NA 401	405	-163 days	0%		2222	11111111	1
6200	Pharse B (A6 to N10) - Excavation to -1.9mPD and blinding RC Structure works		169 days 232 days	Wed 17/2/21 Fri 10/9/21	Thu 9/9/21 Sat 25/6/22	100 days 262 days	Fri 25/6/21 Thu 7/4/22	Sat 23/10/21 Fri 24/2/23	NA NA	NA 400SS NA 10	406,412	1 day -163 days 5	0%		i		<u></u>
-7000	Phase A - from B2 - Level 1 (including ELS demolition works)		112 days	Fri 10/9/21	Tue 25/1/22	112 days	Thu 7/4/22	Tue 23/8/22		NA 135,176,177,180,178,402	406SS+30 days,407,409	-163 days 5	0%		1		1
	Phase B - from B1 - Level 1 (including ELS demolition works)		112 days	Fri 10/9/21	Tue 25/1/22	112 days	Wed 18/5/22	Wed 28/9/22	NA NA	NA 405SS+30 days,403	408,409	-163 days	0%		1	E22222	
-7100 KD1F	Phase A - from Level 1 to Roof		120 days	Wed 26/1/22	Sat 25/6/22	120 days	Wed 24/8/22	Tue 17/1/23		NA 405	410,411	-133 days	0%	1	1	22222	and the second s
7100 KD1F 7110 KD1F 7120 KD1G			120 days	Wed 26/1/22	Sat 25/6/22	120 days	Thu 29/9/22	Fri 24/2/23		NA 406	410,411	-163 days	0%				
7100 KD1F 7110 KD1F 7120 KD1G 7130 KD1G	Phase B - from Level 1 to Roof		0 days	Tue 25/1/22	Tue 25/1/22	0 days	Wed 28/9/22	Wed 28/9/22	NA	NA 405,406	47FF	-161 days	0%	1	1	♦ 28	
7100 KD1F 7110 KD1F 7120 KD1G 7130 KD1G	Phase B - from Level 1 to Roof Allow access to Contractor DE/2018/04 for E&M installation and T&C works (from B2-level 1)														1 1	1	T I
-7000 KD1F -7100 KD1F -7110 KD1F -7120 KD1G -7120 KD1G -7130 KD1G -8000 KD1F	Allow access to Contractor DE/2018/04 for E&M installation and T&C works (from B2-level 1) Allow access to Contractor DE/2018/04 for E&M installation and T&C works		0 days	Sat 25/6/22	Sat 25/6/22	0 days	Fri 24/2/23	Fri 24/2/23	NA	NA 407,408	48FF	-163 days	0%	1	1	1	◆ 24/2
-7100 KD1F -7110 KD1F -7120 KD1G -7120 KD1G -7130 KD1G -8000 KD1F	Allow access to Contractor DE/2018/04 for E&M installation and T&C works (from B2-level 1). Allow access to Contractor DE/2018/04 for E&M installation and T&C works (from Level to Roof)												0%	1 1	1	1	♦ 24/2
7100 KD1F 7110 KD1F 7120 KD1G 7130 KD1G 8000 KD1F	Allow access to Contractor DE/2018/04 for E&M installation and T&C works (from B2-level 1) Allow access to Contractor DE/2018/04 for E&M installation and T&C works		0 days 210 days 0 days	Sat 25/6/22 Mon 27/6/22 NA	Sat 25/6/22 Thu 9/3/23 NA	0 days 210 days 176 days	Fri 24/2/23 Sat 25/2/23 Mon 25/10/21	Fri 24/2/23 Thu 9/11/23 Tue 31/5/22	NA NA NA	NA 407,408 NA 179,407,408 NA 403	48FF 56FF 57FF	-163 days 75 days 43 days	0%				◆ 24/2

Data Date: 31/03/2021

k wa riai Liliaent i olisiling	Plant - Main Works Stage 1								Revised	Works Programme (Status Date: 31/03/2021)				
Activity ID Key To		Inclement PMI & CE no. (NCE no.)	. Baseline Duration	Baseline Start	Baseline Finish	Duration	Start	Finish A	ctual Start	Actual Finish Predecessors	Successors	Total Slack Risk Allowance	% Complete	
Date		CE no. (NCE no.)											uarter July	1st Quarter 1st Qu
3 CSA-0000 * 4 CSA-1000	SAS Pumping Station, B-6		455 days	Wed 20/5/20 NA	Thu 25/11/21	665 days?	Sat 18/4/20 Tue 9/6/20	Fri 15/7/22 Mon 19/7/21	Sat 18/4/20 Tue 9/6/20	NA 11		1148 days?	66% 88%	
5 CSA-1010	Additional Preliminary Works Temporary sludge thickener plinth	53	0 days 0 days?	NA NA	NA NA	330 days? 7 days?	Tue 4/8/20	Tue 11/8/20	Tue 4/8/20	Tue 11/8/20		1441 days? 0 days?	100%	
6 CSA-1020	Expose and abandon existing electric cable & trial pits	78	0 days?	NA	NA	39 days?	Mon 17/8/20	Wed 30/9/20	Mon 17/8/20	Wed 30/9/20		0 days?	100%	
7 CSA-1030 8 CSA-1100	Installation of standpipes Diversion of Existing SAS Rising Main near SAS Pumping Station	71 68. 75. 76 69	0 days?	NA NA	NA NA	13 days?	Mon 14/9/20 Tue 9/6/20	Mon 28/9/20 Thu 31/12/20	Mon 14/9/20 Tue 9/6/20	Mon 28/9/20	435	0 days?	100%	
9 CSA-1100	Decommission of exisiting power and signal systems in leachate Pump		0 days 0 days	NA NA	NA NA	170 days 58 days	Mon 21/9/20	Mon 30/11/20	Mon 21/9/20		435	0 days	100%	
	station switch room	310												
0 CSA-1300	Construction of Cable trough for CLP 11kv Cable Diversion	75, 76, 77, 61 144, 212,	0 days	NA	NA	78 days	Mon 19/10/20	Mon 31/5/21	Mon 19/10/20	NA	435	1481 days	50%	
		309, 310												
1 CSA-1400	Demolition of Existing Pillar box and its concrete plinth	144, 212, 3(30	0 days	NA	NA	53 days	Wed 12/8/20	Sat 14/11/20	Wed 12/8/20		435	0 days	100%	
2	Excavation to locate existing underground cble near SAS Pump Station	78	0 days	NA	NA	59 days	Wed 17/6/20	Sat 21/11/20	Wed 17/6/20	Sat 21/11/20	435	0 days	100%	
3 CSA-1600	Diversion of Existing DN80 Permeate Rising Main near SAS Pumping	89	0 days	NA	NA	72 days	Tue 6/10/20	Thu 31/12/20	Tue 6/10/20	Thu 31/12/20	435	0 days	100%	
1 001 1000	station	200 010 07				50.1	10/10/00	0 . 10/10/00	14 40/40/00	0.1404000	405		1004	<u></u>
4 CSA-1800 5 CSA-1700	Trench Excavation near SAS for CLP diversion of 11kV cable Relocation of Oil Interceptor Near Existing Compressor House	309, 310 97 144, 212, 3(70	0 days 0 days	NA NA	NA NA	53 days 125 days	Mon 12/10/20 Mon 3/8/20	Sat 12/12/20 Thu 31/12/20	Mon 12/10/20 Mon 3/8/20	Sat 12/12/20 Thu 31/12/20	435 435	0 days 0 days	100%	
6 CSA-1900	Diversion of pumping system sewerage	212, 309, 3183	0 days	NA	NA	36 days	Wed 13/1/21	Fri 26/2/21	Wed 13/1/21	Fri 26/2/21 147	437,435,427	0 days	100%	
7 CSA-1910		309, 310 225	0 days	NA	NA	61 days	Mon 19/10/20	Thu 31/12/20	Mon 19/10/20			0 days	100%	
8 CSA-1920 9 CSA-1930	Pipework of proposed SAS Pumping Station - 13 nos. of puddles Additional DN150 Rising main for SAS	221 220/69	0 days 0 days	NA NA	NA NA	180 days 15 days	Mon 7/12/20 Wed 2/12/20	Mon 19/7/21 Fri 18/12/20	Mon 7/12/20 Wed 2/12/20	NA Fri 18/12/20		1441 days 0 days	50% 100%	
0 CSA-1940	Additional DN90 PE pipe diversion	89	0 days?	NA NA	NA NA	7 days	Fri 11/12/20	Fri 18/12/20	Fri 11/12/20			0 days	100%	i i i i i i i i i i i i i i i i i i i
1 CSA-1950	Diversion of existing LV cable along MTR fencing	258	0 days?	NA	NA	2 days?	Wed 24/3/21	Thu 25/3/21	Wed 24/3/21	Thu 25/3/21		0 days?	100%	
2 CSA-1960 3 CSA-1970	Capping and removal of existing washwater pipe Additional diversion of existing sludge rising main and sewerage system	260	0 days? 0 days?	NA NA	NA NA	38 days? 15 days?	Mon 25/1/21 Thu 21/1/21	Fri 12/3/21 Sat 6/2/21	Mon 25/1/21 Thu 21/1/21	Fri 12/3/21 Sat 6/2/21		0 days? 0 days?	100%	
3 C3A-1970	Additional diversion of existing studge fishing main and sewerage system	01	o days :	NA	INA	15 days !	1110 21/1/21	3dt 0/2/21	1110 21/1/21	341 0/2/21		o days?	100%	
4 CSA-2000	Predrilling (4nrs, 1rig, 4days/drillhole/rig)	68	16 days	Wed 20/5/20	Sat 6/6/20	7 days	Sat 18/4/20	Sat 25/4/20	Sat 18/4/20	Sat 25/4/20 123	331,435	0 days	100%	
5 CSA-3000 6 CSA-4000	Pre-bored H piles (12nos, 1rigs, 4days/pile/rig) Pile Load Test		60 days 21 days	Mon 8/6/20 Wed 19/8/20	Tue 18/8/20 Thu 17/9/20	19 days 22 days	Mon 18/1/21 Tue 23/2/21	Mon 8/2/21 Fri 19/3/21	Mon 18/1/21 Tue 23/2/21	Mon 8/2/21 128,434,144,420,418,419,421,422,423, Fri 19/3/21 435	438,437 438,437	0 days 2 0 days	100%	
7 CSA-5000	Sheetpile Installation (FSP-II, 690sq.m, 40sqm/day)		28 days	Wed 19/8/20	Sat 19/9/20	28 days	Tue 30/3/21	Wed 5/5/21	Tue 30/3/21	NA 129,436,426	438	-122 days	0%	
8 CSA-6000	ELS works (1300cu.m soil with 2 layers wailing / strutting)		75 days	Mon 21/9/20	Wed 19/2/20	75 days	Thu 6/5/21	Wed 4/8/21	NA	NA 437,131,436	439	-122 days 2	0%	
9 CSA-7000 KD1H	R.C. Structure works Allow access to Contractor DE/2018/03 for E&M installation and T&C work		186 days	Mon 21/12/20	Mon 9/8/21	186 days	Thu 5/8/21	Sat 19/3/22	NA NA	NA 438	440,441,49FF 49FF	-122 days 5	0%	A 10/2
0 CSA-8000 KD1H 1 CSA-9000 SW1	Allow access to Contractor DE/2018/03 for E&M installation and T&C work ABWF works + BS works	5	0 days 90 days	Mon 9/8/21 Tue 10/8/21	Mon 9/8/21 Thu 25/11/21	0 days 90 days	Sat 19/3/22 Thu 24/3/22	Sat 19/3/22 Fri 15/7/22	NA NA	NA 439 NA 439,179,137,489SS	49FF 56FF	-122 days 468 days	0%	♦ 19/3
2 CAS-0000 *	Ancillary Structures, B-7		503 days	Mon 7/9/20	Sat 21/5/22	598 days	Wed 3/2/21	Sat 11/2/23	NA NA	NA 12		-203 days	0%	
3 CAS-1000	Demolition of Existing Faciliates and Structures (leachate pump pit & pumping station)		120 days	Mon 7/9/20	Sat 30/1/21	120 days	Mon 3/5/21	Thu 23/9/21	NA	NA 118,156,158	483,464	-61 days	0%	
4 CFS-1000 *	Fire Services Sprinkler Pumping Room & Emergency Generator House	e 301	220 days	Sat 10/4/21	Sun 3/1/21	426 days	Fri 3/9/21	Sat 11/2/23	NA	NA		-211 days	0%	
	(9)+(10)**		,			30,0								
5 CFS-1000	Demolition of Existing Leachate Pump Pit	241	0 days	NA NA	NA NA	50 days	Fri 3/9/21	Wed 3/11/21	NA NA	NA 459	446	-211 days	0%	
6 CFS-1100	Provision of Flowmeter chamber, gate valve chamber and associated seweage	85	0 days	NA	NA	50 days	Thu 4/11/21	Tue 4/1/22	NA	NA 445	447	-211 days	0%	
7 CFS-1200	Identify and Decommission the power, signal and instrumentation	86	0 days	NA	NA	50 days	Wed 5/1/22	Mon 7/3/22	NA	NA 446	448	-211 days	0%	
0.050.000	systems of SSSH pump			Sat 10/4/21	T. 000	45.1	T 0/0/00	W 14/5/00	NA	N 404 447	449	044.1		
8 CFS-2000 9	Excavation for Raft Footing (800cu.m) Sand Replacement (1400 cu.m)		45 days 0 days	NA	Thu 3/6/21 NA	45 days 7 days	Tue 8/3/22 Thu 5/5/22	Wed 4/5/22 Fri 13/5/22	NA NA	NA 124,447 NA 448	450	-211 days	0%	
0 CFS-3000	Plate Load Test (5no.)		14 days	Fri 4/6/21	Mon 21/6/21	14 days	Sat 14/5/22	Mon 30/5/22	NA	NA 449	451	-211 days	0%	
1 CFS-4000 KD1J 2 CFS-5000 KD1J	R.C. structure works Allow access to Contractor DE/2018/04 for E&M installation and T&C		60 days	Tue 6/7/21	Mon 13/9/21	120 days	Tue 31/5/22	Sat 22/10/22	NA NA	NA 450 NA 451	453,452,51FF 51FF	-211 days 2	0%	
2 CFS-5000 KD13	works		0 days	Mon 13/9/21	Mon 13/9/21	0 days	Sat 22/10/22	Sat 22/10/22	NA	NA 451	SIFF	-211 days	0%	♦ 22/10
3 CFS-6000 SW1	ABWF works + BS works		90 days	Tue 14/9/21	Mon 3/1/22	90 days	Mon 24/10/22	Sat 11/2/23	NA	NA 451,489SS	56FF	296 days	0%	
4 CCS-1000 *	Chemical System No.1 (8)* Sand Replacement (1500 cu.m)		168 days 0 days	Mon 1/2/21 NA	Thu 26/8/21	426 days 8 days	Wed 3/2/21 Wed 3/2/21	Fri 15/7/22 Thu 11/2/21	NA NA	NA NA	456	-203 days 0 days	0%	
6 CCS-1200	Plate load test (3no.)		14 days	Tue 16/2/21	Wed 3/3/21	14 days	Tue 16/2/21	Wed 3/3/21	NA	NA 455	457	-211 days	0%	
7 CCS-1310	Construction of Flowmeter chamber, gate valve chamber and associate sewerage	d 085	0 days	NA	NA	60 days	Thu 4/3/21	Mon 17/5/21	NA	NA 456	458	-211 days	0%	
8 CCS-1310	Demolition of SSSH Pump Pit and Associated Sewerage System	086	0 days	NA	NA	60 days	Tue 18/5/21	Thu 29/7/21	NA	NA 457	459	-211 days	0%	
9 CCS-1110	Diversion of Leachate Rising Main near SSSH	241	0 days	NA	NA	30 days	Fri 30/7/21	Thu 2/9/21	NA	NA 458	445,460	-211 days	0%	
0 CCS-1100	Excavation for Raft Footing (20cu.m)		10 days	Mon 1/2/21	Thu 11/2/21	10 days	Fri 3/9/21	Tue 14/9/21	NA	NA 459	461	55 days	0%	
1 CCS-1300 KD1J 2 CCS-1400 KD1J	R.C. structure works Allow access to Contractor DE/2018/04 for E&M installation and T&C		45 days 0 days	Mon 15/3/21 Mon 10/5/21	Mon 10/5/21 Mon 10/5/21	60 days 0 days	Wed 15/9/21 Fri 26/11/21	Fri 26/11/21 Fri 26/11/21	NA NA	NA 460 NA 461	51FF,463,462 51FF	55 days 2 55 days	0%	♦ 26/11
	works		,-			,-								
3 CCS-1500 SW1	ABWF works + BS works		90 days	Tue 11/5/21	Thu 26/8/21	90 days	Thu 24/3/22	Fri 15/7/22	NA	NA 179,137,461,489SS	56FF	468 days	0%	
4 CCS-2000 * 5 CCS-2100	Chemical System No.2 (11) Excavation for Raft Footing (100cu.m)		189 days 15 days	Thu 4/3/21 Thu 4/3/21	Thu 21/10/21 Sat 20/3/21	237 days 14 days	Fri 24/9/21 Fri 24/9/21	Fri 15/7/22 Mon 11/10/21	NA NA	NA 443 NA 124	466,472	-61 days	0%	
6 CCS-2200	Plate load test (2no.)		14 days	Mon 22/3/21	Fri 9/4/21	15 days	Tue 12/10/21	Fri 29/10/21	NA	NA 465	467	34 days	0%	
7 CCS-2300 KD1J	R.C. structure works		45 days	Tue 11/5/21	Mon 5/7/21	45 days	Sat 30/10/21	Tue 21/12/21	NA	NA 466	468,51FF,469,470	34 days 2	0%	i i 📑 📖 i ii ii ii ii ii ii ii ii ii ii ii ii
8 CCS-2400 KD1J	Allow access to Contractor DE/2018/04 for E&M installation and T&C works		0 days	Mon 5/7/21	Mon 5/7/21	0 days	Tue 21/12/21	Tue 21/12/21	NA	NA 467	51FF	34 days	0%	1 • 21/12
9 CCS-2500 SW1	ABWF works + BS works		90 days	Tue 6/7/21	Thu 21/10/21	90 days	Thu 24/3/22	Fri 15/7/22	NA	NA 179,137,467,489SS	56FF	468 days	0%	
0 CCS-2600 SW1 1 CDS-0000 *	Demolition of existing chemical room		60 days	Tue 6/7/21 Tue 16/11/21	Mon 13/9/21	60 days	Wed 22/12/21	Tue 8/3/22	NA NA	NA 467 NA	56FF	571 days	0%	
1 CDS-0000 * 2 CDS-2000	Deodorization System No.3A (7)* Excavation for Raft Footing (400cu.m)		149 days 20 days	Tue 16/11/21 Tue 16/11/21	Sat 21/5/22 Wed 8/12/21	72 days 20 days	Tue 12/10/21 Tue 12/10/21	Fri 7/1/22 Thu 4/11/21	NA NA	NA 124,465	473	-61 days	0%	
3	Sand Replacement (1600 cu.m)		0 days?	NA NA	NA NA	8 days	Fri 5/11/21	Sat 13/11/21	NA	NA 472	474	-61 days	0%	
4 CDS-3000	Plate load test (3no.)		14 days	Thu 9/12/21	Fri 24/12/21	14 days	Mon 15/11/21	Tue 30/11/21	NA NA	NA 473	475,478	-61 days	0%	
5 CDS-4000 KD1J 6 CDS-5000 KD1J	Footing works Allow access to Contractor DE/2018/04 for E&M installation and T&C		20 days 0 days	Tue 4/1/22 Wed 26/1/22	Wed 26/1/22 Wed 26/1/22	30 days 0 days	Wed 1/12/21 Fri 7/1/22	Fri 7/1/22 Fri 7/1/22	NA NA	NA 474 NA 475	476,51FF 51FF	22 days 22 days	0%	→ 7/1
	works													
7 CTC-0000 * 8 CTC-1000	Temporary Chemical Dosing System (5)		191 days	Tue 22/6/21	Thu 10/2/22	181 days	Wed 1/12/21	Fri 15/7/22	NA NA	NA 124 474	470.494	-61 days	0%	
9 CTC-2000	Plate load test Excavation for Raft Footing (300cu.m)		14 days 30 days	Wed 28/7/21 Tue 22/6/21	Thu 12/8/21 Tue 27/7/21	14 days 30 days	Wed 1/12/21 Fri 17/12/21	Thu 16/12/21 Mon 24/1/22	NA NA	NA 124,474 NA 478	479,484 480	-61 days	0%	
0 CTC-3000 KD1J	R.C. structure works		30 days	Tue 14/9/21	Thu 21/10/21	45 days	Tue 25/1/22	Mon 21/3/22	NA	NA 479	481,51FF,482	-37 days 1	0%	
1 CTC-4000 KD1J	Allow access to Contractor DE/2018/04 for E&M installation and T&C works		0 days	Thu 21/10/21	Thu 21/10/21	0 days	Mon 21/3/22	Mon 21/3/22	NA	NA 480	51FF	-37 days	0%	♦ 21/3
2 CTC-5000 SW1	ABWF works + BS works		90 days	Fri 22/10/21	Thu 10/2/22	90 days	Thu 24/3/22	Fri 15/7/22	NA	NA 179,137,480,489SS	56FF	468 days	0%	
3 CFB-0000 *	Fire Hydrant and Booster Pump Room (13)*		177 days	Fri 13/8/21	Thu 17/3/22	167 days	Fri 17/12/21	Fri 15/7/22	NA	NA 443		-61 days	0%	
4 CFB-1000	Excavation for Raft Footing (200cu.m)		30 days	Fri 13/8/21	Thu 16/9/21	30 days	Fri 17/12/21	Mon 24/1/22	NA NA	NA 478	491,485	-61 days	0%	
5 6 CFB-2000	Sand Replacement (500 cu.m) Plate load test (3no.)		0 days? 14 days	NA Fri 17/9/21	NA Tue 5/10/21	3 days 14 days	Tue 25/1/22 Fri 28/1/22	Thu 27/1/22 Wed 16/2/22	NA NA	NA 484 NA 485	486 487	-39 days	0%	
7 CFB-3000 KD1J	R.C. structure works		30 days	Fri 22/10/21	Thu 25/11/21	30 days	Thu 17/2/22	Wed 23/3/22	NA NA	NA 486	488,489,51FF	-39 days 1	0%	
8 CFB-4000 KD1J	Allow access to Contractor DE/2018/04 for E&M installation and T&C works		0 days	Thu 25/11/21	Thu 25/11/21	0 days	Wed 23/3/22	Wed 23/3/22	NA	NA 487	51FF	-39 days	0%	♦ 23/3
9 CFB-5000 SW1	ABWF works + BS works		90 days	Fri 26/11/21	Thu 17/3/22	90 days	Thu 24/3/22	Fri 15/7/22	NA	NA 487,179,137	56FF,482SS,453SS,469S	SS,4468 days	0%	
0 CDS1-0000	Deodorization System No.1 (6)*		64 days	NA NA	NA NA	69 days	Tue 25/1/22	Fri 22/4/22	NA NA	NA	, 1223, 70000, 7000	-61 days	0%	
1 CDS1-1000	Excavation for Raft Footing (400cu.m)		20 days	NA	NA	20 days	Tue 25/1/22	Sat 19/2/22	NA	NA 484	492	-61 days	0%	
2 3 CDS1-2000	Sand Replacement (1000 cu.m) Plate load test (3no.)		0 days?	NA NA	NA NA	5 days	Mon 21/2/22 Sat 26/2/22	Fri 25/2/22 Mon 14/3/22	NA NA	NA 491 NA 492	493 494	-61 days	0%	
3 CDS1-2000 4 CDS1-3000 KD1J	Plate load test (3no.) Footing works		14 days 30 days	NA NA	NA NA	14 days 30 days	Sat 26/2/22 Tue 15/3/22	Mon 14/3/22 Fri 22/4/22	NA NA	NA 492 NA 493	494 495,51FF	-61 days	0%	
5 CDS1-4000 KD1J	Allow access to Contractor DE/2018/04 for E&M installation and T&C		0 days	NA	NA	0 days	Fri 22/4/22	Fri 22/4/22	NA	NA 494	51FF	-61 days	0%	♦ 22/4
6 CAA-0000 *	works Additional and Alternation Works for Existing Facilities (B-7A, B-8, B-8A)		662 days	Wed 29/1/20	Fri 22/4/22	918 days	Mon 1/6/20	Thu 6/7/23	Mon 1/6/20	NA		860 days	29%	
UAA-0000	Authoritation and Attendation Works for Existing Facilities (D-7A, B-6, B-8A)		OUL days	WGG 29/1/20	111 22/4/22	910 days	mJ11 1/0/20	111u 0/1/23	WO11 1/0/20			July days	29%	
			180 days	Wed 29/1/20	Thu 3/9/20	448 days	Mon 1/6/20	Mon 29/11/21	Mon 1/6/20	NA 15,138,174	53FF	1330 days	49%	
7 CAA-1000 KD2B	B-8A Alternation works for existing Air Blower House No.2 (Pipeline CHTA, approx. 133m DN800 D.L.)		100 days	1100 20/1/20						13,130,174				
CAA-1000 KD2B	B-8A Alternation works for existing Air Blower House No.2 (Pipeline CHTA, approx. 133m DN800 D.I.)		100 days							10,100,174				

Contract N			Plant - Main Works Stage 1								Revised	Works Programme (Status Date: 31/03/2021)											
		Key Date	ask Name	Inclement Weather CE no. (NCE no.)	Baseline Duration	Baseline Start	Baseline Finish	Duration	Start	Finish	Actual Start	Actual Finish Predecessors	Successors	Total Slack Risk Allowance	% Complete	arter 1st Quarter	. .	1st Quarter	1st Quarter		st Quarter	1st Quart	
498 CA	A-1100		Change of pipe bridge design	(NCE no.) (057)	0 days	NA	NA	135 days	Mon 1/6/20	Tue 10/11/20	Mon 1/6/20	Tue 10/11/20	501,502,503	0 days	100%	July January Ju	ıly Janu	ary July	January July	/ January	/ July	January	July January
499 CA	A-1200		Additional inspection pit to verify the connection point to existing (CE xxx)		0 days	NA	NA	135 days	Mon 1/6/20	Tue 10/11/20	Mon 1/6/20	Tue 10/11/20	501,502,503	0 days	100%	I I	= ;	I I	I I	1		1	I I
500 CA	A-1300		Additional MBV installation (CE xxx)		0 days	NA	NA	135 days	Mon 1/6/20	Tue 10/11/20	Mon 1/6/20	Tue 10/11/20	501,502,503	0 days	100%			1					
501 CA	A-1400				180 days	Wed 29/1/20	Thu 3/9/20	185 days	Tue 20/4/21	Mon 29/11/21	NA	NA 498,499,500	53FF	1330 days	0%	i				i		i i	i
502 CA	A-1500	KD2B	Alternation works for existing Air Blower House No.2 (Pipeline CHTA, approx. 133m DN800 D.I.)	064	0 days	NA	NA	185 days	Tue 20/4/21	Mon 29/11/21	NA	NA 498,499,500	53FF	1330 days	0%	i I	İ	+	i I	i I		i I	
503 CA	A-1600	KD2B	Re-alignment of DN800 Temporary Air Main (CHTA) and Provision of FRP Staircases	062	0 days	NA	NA	60 days	Tue 20/4/21	Fri 2/7/21	NA	NA 498,499,500	53FF,504	1275 days	0%	 	1	-	1	1		1	
504 CA	A-2000	KD1I	Elevated Section of DN800 Temporary Air Main (CHTA) across existing Bioreactor's Distibution Chamber No. 2		122 days	Fri 4/9/20	Sat 30/1/21	120 days	Sat 3/7/21	Tue 23/11/21	NA	NA 13FS-1 day,118,156,158,166,503	50FF,505	1275 days	0%	 			I I			1	
505 CA	A-2100		Additional works for Power House	224	0 days	NA	NA	60 days	Wed 24/11/21	Tue 8/2/22	NA	NA 504	50FF	1275 days	0%	i	i	i i		i		i	i
506 CA			Alternation works for existing Membrane Facilities Building No.1		360 days	Mon 1/2/21	Fri 22/4/22	360 days	Tue 19/4/22	Thu 6/7/23		NA 14FS-1 day,165	58FF	269 days	0%	I	1	1	1	-		1	1
507 CL			External Underground Service, Utilities, Road/Drain		1091 days	Mon 24/2/20	Sat 28/10/23	1041 days	Mon 27/4/20	Sat 28/10/23		NA 16		64 days	35%							1	1
508 CL	JU-1000	KD2A	Process Pipes CHR and CHS (approx. 93m twin DN900 D.I.)		325 days	Mon 24/2/20	Sat 27/3/21	272 days	Mon 27/4/20	Wed 4/8/21	Mon 27/4/20	NA 174,138	518SS+48 days,516SS+4	3 d -39.8 days	70%	SS 8		00000		1		1	
509 CL	JU-1000a	а	Special Treatment for Removing the Existing Abandoned DN1800 By-pass Pipe and the Concrete Mass in Conflict with the Proposed Sheetpile wall for trenching work of Process Pipeline CHR and CHS	r (029)	0 days	NA	NA	54 days	Sat 30/5/20	Mon 3/8/20	Sat 30/5/20	Mon 3/8/20	, .	0 days	100%		1	i !		i I I		 	
510 CL	JU-1000b	b	Trenchless work for Process Pipes CHR and CHS (approx. 7m twin DN900 D.I.) (PPMI 040)	255	0 days	NA	NA	60 days	Thu 25/2/21	Mon 10/5/21	Thu 25/2/21	NA	52FF	31 days	50%	I I		-	I.	1		1	
511 CL	JU-1001		Removal of Abandoned DN1800 Concrete Pipe and Concrete Mass near Existing UV Disinfection Channel at CHR & CHS Process Pipe Works Area	033	0 days	NA	NA	43 days	Thu 2/7/20	Thu 20/8/20	Thu 2/7/20	Thu 20/8/20		0 days	100%	_		1				1	
512 CL	JU-1002		Grouting for Sheung Shui Slaughter House Boundary Walls along CHR & CHS Pipes Works Area (PPMI 064)		0 days	NA	NA	20 days	Fri 23/10/20	Mon 16/11/20	Fri 23/10/20	Mon 16/11/20		0 days	100%	I I	-	I I	l I	I I		I I	1
513 CL	JU-1004		Delay Delivery of DI pipes due to COVID-19	(076)	0 days	NA	NA	75 days	Tue 22/12/20	Thu 25/3/21	Tue 22/12/20	Thu 25/3/21	514FF	0 days	100%	I .	•	1	1	1		1	1
514 CL	JU-2000	SW2	Process Pipes, including CHT, CHX, CHY, CHPS182, CHS S182, CHDO 182, CHPSW 1-8, CHTPS, CHPT182. CHTFT 182, CHTE, CHTD, Foam Collection & Surplus activated sludge rising main pipe		550 days	Mon 29/6/20	Fri 6/5/22	457 days	Mon 19/10/20	Fri 6/5/22	Mon 19/10/20	NA 174,508SS+48 days,138,513FF	57FF,519	63 days	30%	 				 			
515 CL	JU-3000	SW2	Drainage		550 days	Mon 29/6/20	Fri 6/5/22	457 days	Mon 19/10/20	Fri 6/5/22	Mon 19/10/20	NA 174,508SS+48 days,138	57FF,519	63 days 5	30%	1	•	1		1		T	1
516 CL	JU-4000	SW2	Sewerage		550 days	Mon 29/6/20	Fri 6/5/22	457 days	Mon 19/10/20	Fri 6/5/22	Mon 19/10/20	NA 508SS+48 days,174,138	57FF,519	63 days 5	30%	I	•	1		1		T	1
517 CL	JU-5000	SW2	Waterworks		550 days	Mon 29/6/20	Fri 6/5/22	457 days	Mon 19/10/20	Fri 6/5/22	Mon 19/10/20	NA 508SS+48 days,174,138	521FS+2 days,57FF	63 days 5	36%		•			1		1	1
518 CL	JU-6000	SW2	Cable Ducts		550 days	Mon 29/6/20	Fri 6/5/22	457 days	Mon 19/10/20	Fri 6/5/22	Mon 19/10/20	NA 508SS+48 days,174,138	519,57FF	63 days 5	30%	I I	•			1		1	
519 CL			Roadworks		540 days	Fri 31/12/21	Sat 28/10/23	440 days	Sat 7/5/22	Sat 28/10/23	NA	NA 518,515,516,514	54FF	64 days 5	0%	i	i	i				i	i
520 CL			Landscaping Works		854 days	Wed 11/5/22	Thu 27/3/25	778 days	Wed 11/5/22	Sun 29/12/24		NA 16		122 days	0%	1	1	1		-			
521 CL	W-1000	SW3	Irrigation System		120 days	Wed 11/5/22	Fri 30/9/22	120 days	Wed 11/5/22	Fri 30/9/22	NA	NA 517FS+2 days,174	522,58FF	122 days	0%	1	1	1		1		1	1
522 CL	W-2000	SW3	Hard Landscaping Works		220 days	Mon 3/10/22	Mon 3/7/23	185 days	Mon 3/10/22	Fri 19/5/23	NA	NA 521,139	523,58FF	122 days 5	0%	I .	!	1				1	!
523 CL	W-3000	SW3	Soft Landscaping Works		220 days	Tue 4/7/23	Tue 26/3/24	185 days	Sat 20/5/23	Sat 30/12/23	NA	NA 522,139	524,58FF	122 days 5	0%	I I		1	1				
524 CL	W-4000	DLP	Establishment Works (365 days)		294 days	Wed 27/3/24	Thu 27/3/25	365 days	Sun 31/12/23	Sun 29/12/24	NA	NA 523,139	59FF,60FF	495 days 5	0%	i	1	i	i i	i i			






Activity ID	Activity Name	Original Early Start Duration	Early Finish	Late Start	Late Finish To	otal 9 loat JIAISIOINID	JFM	2020 A M J J	AISIOINID	JIFM	2021 AMJJA	ISIONID	JIFIMIA	2022 M J J A S	SIOINIDIJI	2023 F M A M J J	AISIOINID	2024 J F M A M	JJA
CE000150	CE No.018 - MVAC Layout for Plant Service Water System	Duration	05-Nov-20 A		04-Apr-24	loat JASOND		9	7 -64	-31	1 2 3 4 5	6 7 8 9	1 1 1 1	1 1 1 1 1	1 2 2 2	2 2 2 2 2 2	2 3 3 3 3	3 3 3 3 3	3 4 4
CE000150	CE NO.018 - INVAC Layout for Plant Service Water System	O	05-N0V-20 A		04-Apr-24			 	_										
CE000160	CE No.020 - Addit. set of 11kV power feeder panel at 11kV SB in CHP for future connection to Zone B in Stage 2	0	09-Nov-20 A		04-Apr-24				•										
CE000165	NCE-PMI-0201 - Provision of Access Platform for EOT cranes in UV System No.1 & Effluent Pumping Station No.1	0	16-Nov-20 A		04-Apr-24				•										
CE000170	NCE-PMI-0202 - Revised Plumbing Arrangement for Sludge Dewatering Building	0	26-Nov-20 A		04-Apr-24				•										
CE000175	NCE-PPMI-0203 - MVAC Layout for SAS Pumping Station	0	25-Nov-20 A		04-Apr-24				•										
CE000180	NCE-PMI-0204 - CHP - Provisional of Additional ATS for Power Supply for UPS	0	08-Dec-20 A		04-Apr-24				•										
CE000185	NCE-PPMI-0205 - Fibre Optics Network Connection for SCADA Systems between Zone B & Zone C	0	23-Nov-20 A		04-Apr-24				•										
CE000190	NCE-PMI-0206 - SDB - Provisional of Additional ATS for Power Supply for UPS	0	15-Dec-20 A		04-Apr-24				•									 	
CE000191	NCE-PMI-0207 - TX Rm & Switch Rm - Provision of ATS for Power Supply for UPS	0	01-Dec-20 A		04-Apr-24				•										
CE000192	NCE-PPMI-0208 - Provision of Drainage service Layout for SAS Pumping Station	0	26-Nov-20 A		04-Apr-24				•										
CE000193	NCE-PPMI-0209 - Drainage System for Plant Service Water System	0	26-Nov-20 A		04-Apr-24				•										
CE000194	NCE-PPMI-0210 - Electrical provisions for MVAC & Drainage Systems in SAS Pumping Station	0	08-Dec-20 A		04-Apr-24				•										
CE000195	NCE-PPMI-0211 - Revised MVAC Layout & Electrical Provisions for MVAC in TX and Switch Rm	0	02-Dec-20 A		04-Apr-24				•									 	
CE000196	NCE-PMI-0212 - Provision of Louvre Panel for Outdoor AC Units at Contractor's Site Accomodation	0	07-Dec-20 A		04-Apr-24				•									 	
CE000197	NCE-PPMI-0213 - Electrical provisions for MVAC & Drainage System in UV System No.1 & Effluent Pumping Station No.1	0	21-Dec-20 A		04-Apr-24				•										
CE000200	NCE-PPMI-0214 - Additional Sump Pump & Drain Pipes at UV System No.1 & Effluent Pumping Station	0	14-Dec-20 A		04-Apr-24				•										
CE000210	NCE-PPMI-0215 - Revised MVAC Layout for UV System No.1 & Effluent Pumping Station No.1	0	14-Dec-20 A		04-Apr-24				•									 	
CE000220	NCE-PPMI-0216 - Electrical Provisions for MVAC & drainage Systems in Plant Service Water System	0	31-Dec-20 A		04-Apr-24				,	•									
CE000230	NCE-PMI-0217 - Revised Duty Points for Effluent Transfer Pumps	0	29-Dec-20 A		04-Apr-24				•	•								 	
CE000240	NCE-PMI-0218 - Scoping Study for Application of Digital Twin & IoT in Zone B & Zone C of SWHEPP	0	04-Jan-21 A		04-Apr-24					•									
CE000250	NCE-NCE-0219 - Change of Site Access Date to SAS Pumping Station Forming Part of Portion B-2 of the Site	0	19-Dec-20 A		04-Apr-24				•										
CE000252	NCE-NCE-0219 - Portion B-2a (within 771 to 891 days from starting date)	891 23-Oct-19 A	31-Mar-22	21-Apr-21	31-Mar-22	0			:										
CE000254	NCE-NCE-0219 - Revised Access Date for Portion B-2a	1 31-Mar-22	31-Mar-22*	31-Mar-22	31-Mar-22	0							į						
CE000256	NCE-NCE-0219 - Portion B-2b (within 615 to 705 days from starting date)	705 23-Oct-19 A	26-Sep-21	21-Apr-21	26-Sep-21	0		1	1 1			_							
CE000258	NCE-NCE-0219 - Revised Access Date for Portion B-2b	1 26-Sep-21	26-Sep-21*	26-Sep-21	26-Sep-21	0													
CE000260	NCE-PMI-0220 - Supply of Puddle Pipes for Effluent to Shek Sheung River	0	30-Dec-20 A		04-Apr-24				•	•								 	
CE000270	NCE-PPMI-0221 - General Arrangement for Fire Hydrant & Booster Pump Room	0	24-Dec-20 A		04-Apr-24				•	•									
CE000280	NCE-PMI-0222 - Revised Water Supply Arrangement (FS Water) to Sludge Dewatering Building	0	12-Jan-21 A		04-Apr-24					•									
CE000290	NCE-PMI-0223 - Construction of Trial Pits for Sidestream Treatment Facilities	0	15-Jan-21 A		04-Apr-24					•									
CE000300	NCE-PMI-0224 - Independent Inspection Body (IIB) for the Factory Acceptance Test (FAT) for UV Disinfection System	0	25-Jan-21 A		04-Apr-24					•									
CE000310	NCE-PMI-0225 - Supply of Ductile Iron Puddle Pipes at the Basement of Sludge Dewatering Building	0	09-Mar-21 A		04-Apr-24					•									
CE000320	NCE-PMI-0226 - Provision of Solar Water Heating System at the Contractor's Site Accomodation	0	08-Mar-21 A		04-Apr-24					•									
CE000330	NCE-PMI-0227 - Dual Power Fedder for LV Switch Panel at Sewage Pumping Station	0	11-Mar-21 A		04-Apr-24					•									
							1 1		<u> </u>					<u> </u>	<u> </u>	<u> </u>	i	<u> </u>	
		<u> </u>												Date	<u> </u>	Revision	Checked	Approv	
	File Name: DE/2018/03 RP R9 Remaining Work					Contract No	. DE/2	2018/0	3					30-Dec-20			-	KM	
	Layout: DE1803 RP (Apr 2021) - Citical Activity WRS Milestone			Shek \	Wu Hui Efflu	ıent Polishir	ng Plar	nt - Ma	in Work	s Stag	ge 1			26-Jan-21			-	KM	-
	WRS ♦ Milestone									_	_				1 **	1=:			$\overline{}$



WBS Page 3 of 21

Milestone Actual Progress

Date	Revision	Checked	Approved
30-Dec-20	Rev.5	LT	KM
26-Jan-21	Rev.6	LT	KM
26-Feb-21	Rev.7	LT	KM
29-Mar-21	Rev.8	LT	KM
30-Apr-21	Rev.9	LT	KM



Early Finish




Activity Name

Page 4 of 21

Actual Progress

Date	Revision	Checked	Approved
30-Dec-20	Rev.5	LT	KM
26-Jan-21	Rev.6	LT	KM
26-Feb-21	Rev.7	LT	KM
29-Mar-21	Rev.8	LT	KM
30-Apr-21	Rev.9	LT	KM





WBS Page 5 of 21

Milestone Actual Progress

Date	Revision	Checked	Approved
30-Dec-20	Rev.5	LT	KM
26-Jan-21	Rev.6	LT	KM
26-Feb-21	Rev.7	LT	KM
29-Mar-21	Rev.8	LT	KM
30-Apr-21	Rev.9	LT	KM


vity ID	Activity Name	Original E	Early Start	Early Finish	Late Start	Late Finish	Total 9 Float J	ASOND	J F M	A M J	20 J A S O N	D J F M	2021 A M J J	A S O N	D J F M	2022 A M J J J	A S O N	D J F M F	2023 A[M] J] J] A	SOND	2024 J F M A N	1 J .
AS103220	Procurement & PO for Penstocks (S21)	90 1	18-Apr-20 A	17-Jul-20 A	09-Jun-21	09-Jun-21	-		<u>- - - </u>		<u>-9 - -7 -6 - </u> 	-4 -3 - -1	1 2 3 4	5 6 7 8	9 1 1 1 1		1 1 1 2	2 2 2 2 2	2 2 2 2 2	3 3 3 3 3	3 3 3 3 3	3 4
	· ·		·								1			1								
Design & Sub	mission ingement Drawings																					
AS101100	Prepare & Submit General Arrangement Drawings	90 2	27-Jan-20 A	19-Feb-20 A	21-Apr-21	21-Apr-21																
						·					:											
AS101110	Review & Comment on General Arrangement Drawings by PM	21 2	20-Feb-20 A	04-Mar-20 A	04-Apr-24	04-Apr-24			•					 			!					
AS101120	Revise & Re-submit General Arrangement Drawings	14 1	16-May-20 A	05-Aug-20 A	04-Apr-24	04-Apr-24					_											
			-			·																
AS101130	Review & Accept of General Arrangement Drawings by PM	5 0	06-Aug-20 A	08-Aug-20 A	04-Apr-24	04-Apr-24					1											
Civil & Dimer	nsional / Tolerance Requirement Drawings															1						
AS102100	Prepare & Submit Civil Requirement Drawings	60 0	07-Mar-20 A	08-Apr-20 A	24-May-21	24-May-21			-	ı												
AS102110	Review & Comment on Civil Requirement Drawings by PM	21 0	19-Δnr-20 Δ	20-Apr-20 A	04-Δnr-24	04-Apr-24																į
710102110	The view a comment of own requirement Brawnings by Five	210	70 Apr 20 A	207612071	04740124	0474pi 24				_												
AS102120	Revise & Re-submit Civil Requirement Drawings	14 2	21-Apr-20 A	29-Apr-20 A	04-Apr-24	04-Apr-24																
AS102130	Review & Comment of Civil Requirement Drawings by PM	21 3	30-Apr-20 A	25-May-20 A	04-Apr-24	04-Apr-24																
					·	·										ļ						
AS512140	Revise & Re-submit Civil Requirement Drawings	28 2	26-May-20 A	05-Aug-20 A	04-Apr-24	04-Apr-24																
AS512150	Review & Accept of Civil Requirement Drawings by PM	5 0	06-Aug-20 A	08-Aug-20 A	04-Apr-24	04-Apr-24					1											
						·					1											
AS102150	hematic Drawings Prepare & Submit Elec. Schematic Drawings	60 2	05 Eab 20 A	03-Apr-20 A	21-Apr-21	21-Apr-21					1			 								
A3102130	Prepare & Submit Elect. Schematic Drawings	00/2	25-Feb-20 A	03-Apr-20 A	21-Apr-21	21-Apr-21																
AS102160	Review & Comment on Elec. Schematic Drawings by PM	21 0	04-Apr-20 A	16-Apr-20 A	25-Apr-21	25-Apr-21				•	1											
AS102170	Revise & Re-submit Elec. Schematic Drawings	14 1	17-Anr-20 Δ	04-May-20 A	25-Apr-21	25-Apr-21																
AOTOZITO	Hevise & No Submit Elec. Outernatio Drawings	'-	17 Apr 20 A	04 May 207	25 Apr 21	20 Apr 21				_	1			 								
AS102180	Review & Accept of Elec. Schematic Drawings by PM	21 0	05-May-20 A	03-Jun-20 A	25-Apr-21	25-Apr-21					1			 								
UV System N	o. 1																					
AS102200	Prepare & Submit Wiring Dwgs, Cable Schedule & Design Cal.	60 2	24-Mar-20 A	08-May-20 A	24-May-21	24-May-21			Ė	_												
40400040	D. i. a community D. a collection D. i. a collection	04 0	20.14. 00.4	04 1 . 00 1	04.004	04.404				_												
AS102210	Review & Comment on Wiring Dwgs, Cable Schedule & Design Cal.	21 0	J9-Iviay-20 A	01-Jun-20 A	04-Apr-24	04-Apr-24				_												
AS102220	Revise & Re-submit Wiring Dwgs, Cable Schedule & Design Cal.	14 0)2-Jun-20 A	10-Jul-20 A	04-Apr-24	04-Apr-24								!	:		!					
AS102230	Review & Accept of Wiring Dwgs, Cable Schedule & Design Cal.	21 1	11-Jul-20 A	06-Aug-20 A	04-Δpr-24	04-Apr-24								 			!					
710102200	The view at heapt of willing Dwgs, cause confedence a Design Cal.		11 001 2071	00 / lug 20 / l	0474pi 24	0474pi 24					_											
AS102300	Prepare & Submit the Schedule, Design Cal. & Fixing Details of Equipment	60 1	15-Apr-20 A	29-May-20 A	24-May-21	24-May-21																
AS102310	Review & Comment on the Schedule, Design Cal. & Fixing Details of Equipment	21 3	30-Mav-20 A	19-Jun-20 A	24-May-21	24-May-21					1 1 1			1 1 1 1								
			•		,	•					1			 								
AS102320	Revise & Re-submit the Schedule, Design Cal. & Fixing Details of Equipment	14 2	20-Jun-20 A	23-Jul-20 A	24-May-21	24-May-21				•				 			1 1 1					
AS102330	Review & Accept of the Schedule, Design Cal. & Fixing Details of Equipment	14 2	24-Jul-20 A	08-Aug-20 A	24-May-21	24-May-21							-									
											1			! ! !								
AS112200	ping Station No. 1 Prepare & Submit Wiring Dwgs, Cable Schedule & Design Cal.	60 2	24-Mar-20 Δ	08-May-20 A	21-Apr-21	21-Apr-21								 								
, 10112200					/\pi-21	/ \pi - Z I					1			1 1 1 1								
AS112210	Review & Comment on Wiring Dwgs, Cable Schedule & Design Cal.	21 0	09-May-20 A	01-Jun-20 A	04-Apr-24	04-Apr-24				_	1			 								
AS112220	Revise & Re-submit Wiring Dwgs, Cable Schedule & Design Cal.	14 0)2-Jun-20 A	10-Jul-20 A	04-Apr-24	04-Apr-24					1			1 1 1 1			 					
					·	·																
AS112230	Review & Accept of Wiring Dwgs, Cable Schedule & Design Cal.	21 1	11-Jul-20 A	08-Aug-20 A	04-Apr-24	04-Apr-24								1 1 1 1								
AS112300	Prepare & Submit the Schedule, Design Cal. & Fixing Details of Equipment	60 1	15-Apr-20 A	29-May-20 A	21-Apr-21	21-Apr-21																
					·					_				 								
AS112310	Review & Comment on the Schedule, Design Cal. & Fixing Details of Equipment	21 3	30-May-20 A	19-Jun-20 A	21-Apr-21	21-Apr-21								1								
				1				<u> </u>	<u> </u>	<u>'</u>	<u> i </u>	i	<u>. </u>	<u> i </u>	i	<u>. i </u>	i	<u> </u>	<u> i </u>	<u>i 1</u>	i	
	File Name: DE/2018/03 RP R9						Cor	tract No.	DF/2	2018	' 03						Date	Revision		Checked	Appro	vec
	Layout: DE1803 RP (Apr 2021) - Critical Activity				Shek \	Wu Hui Ef			-	-		ks Sta	ge 1			30-Dec		Rev.5 Rev.6	LT LT		KM KM	
	WBS ♦ Milestone			Sidest	roam Tros			•	-				_	cilitais		26-Jan		Rev.6	LI LT		KIVI	—




WBS Page 6 of 21



Date	Revision	Checked	Approved
30-Dec-20	Rev.5	LT	KM
26-Jan-21	Rev.6	LT	KM
26-Feb-21	Rev.7	LT	KM
29-Mar-21	Rev.8	LT	KM
30-Apr-21	Rev.9	LT	KM





Page 8 of 21

Actual Progress

Revised Programme - as at 20 Apr 2021

Date	Revision	Checked	Approved
30-Dec-20	Rev.5	LT	KM
26-Jan-21	Rev.6	LT	KM
26-Feb-21	Rev.7	LT	KM
29-Mar-21	Rev.8	LT	KM
30-Apr-21	Rev.9	LT	KM

tivity ID	Activity Name	Original Early Start Duration	Early Finish	Late Start	Late Finish	Total 9 Float JASON	ND JFN	2020 1 A M J J <i>A</i>	ASONDJF	20 M A M J	21 J A S O N D	JFM	2022 A M J J A S	OND JFMAM	2023 J J A S O N	20: D J F M A	24 M J J
AS022230	Review & Accept of Wiring Dwgs, Cable Schedule & Design Cal.	14 29-May-21	11-Jun-21	29-May-21	11-Jun-21	0 - 1 - 1 - 1 -	- - - - -	- - - -9	- [-7[-6[- [-4[-3[-	[-1 1 2 3 	4[5[6]7[8[9	1 1 1 1	1 1 1 1 1 1 1 1	1 2 2 2 2 2 2 2	[2] 2[2[3] 3[3]	[3] 3[3] 3[3]	3 3 4
AS022300	Prepare & Submit the Schedule, Design Cal. & Fixing Details of Equipment			-	30-Apr-21	0											
										_							
AS022310	Review & Comment on the Schedule, Design Cal. & Fixing Details of Equipment	14 01-May-21	14-May-21	•	14-May-21	0				-							
AS022320	Revise & Re-submit the Schedule, Design Cal. & Fixing Details of Equipment	14 15-May-21	28-May-21	-	28-May-21	0				_							
AS022330	Review & Accept of the Schedule, Design Cal. & Fixing Details of Equipment	14 29-May-21	11-Jun-21	29-May-21	11-Jun-21	0				•							
Sludge Thick								<u> </u>				ļļ.					
AS032200	Prepare & Submit Wiring Dwgs, Cable Schedule & Design Cal.	303 02-Jul-20 A	30-Apr-21	21-Apr-21	30-Apr-21	0											
AS032210	Review & Comment on Wiring Dwgs, Cable Schedule & Design Cal.	14 01-May-21	14-May-21	01-May-21	14-May-21	0					 						
AS032220	Revise & Re-submit Wiring Dwgs, Cable Schedule & Design Cal.	14 15-May-21	28-May-21	15-May-21	28-May-21	0				•							
AS032230	Review & Accept of Wiring Dwgs, Cable Schedule & Design Cal.	14 29-May-21	11-Jun-21	29-May-21	11-Jun-21	0				•							
AS032300	Prepare & Submit the Schedule, Design Cal. & Fixing Details of Equipment	233 10-Sep-20 A	30-Apr-21	21-Apr-21	30-Apr-21	0											
AS032310	Review & Comment on the Schedule, Design Cal. & Fixing Details of Equipment	14 01-May-21	14-May-21	01-May-21	14-May-21	0				•		1					
AS032320	Revise & Re-submit the Schedule, Design Cal. & Fixing Details of Equipment	14 15-May-21	28-May-21	15-May-21	28-May-21	0				•							
AS032330	Review & Accept of the Schedule, Design Cal. & Fixing Details of Equipment	14 29-May-21	11-Jun-21	29-May-21	11-Jun-21	0				•							
Thermal Hyd	rolysis Process (THP)																
AS042200	Prepare & Submit Wiring Dwgs, Cable Schedule & Design Cal.	241 18-May-20 A	07-Jan-21 A	21-Apr-21	21-Apr-21												
AS042210	Review & Comment on Wiring Dwgs, Cable Schedule & Design Cal.	21 08-Jan-21 A	27-Jan-21 A	21-Apr-21	21-Apr-21			1									
AS042220	Revise & Re-submit Wiring Dwgs, Cable Schedule & Design Cal.	111 28-Jan-21 A	18-May-21	21-Apr-21	18-May-21	0			_								
AS042230	Review & Accept of Wiring Dwgs, Cable Schedule & Design Cal.	21 19-May-21	08-Jun-21	19-May-21	08-Jun-21												
AS042300	Prepare & Submit the Schedule, Design Cal. & Fixing Details of Equipment	-	07-Jan-21 A	21-Apr-21					i								
				·	•												
AS042310	Review & Comment on the Schedule, Design Cal. & Fixing Details of Equipment	21 08-Jan-21 A	27-Jan-21 A	21-Apr-21	21-Apr-21												
AS042320	Revise & Re-submit the Schedule, Design Cal. & Fixing Details of Equipment	111 28-Jan-21 A	18-May-21	21-Apr-21	18-May-21	0			_								
AS042330	Review & Accept of the Schedule, Design Cal. & Fixing Details of Equipment	21 19-May-21	08-Jun-21	19-May-21	08-Jun-21	0				-							
Sludge Diges			,	,	_												
AS052200	Prepare & Submit Wiring Dwgs, Cable Schedule & Design Cal.	273 01-Aug-20 A	30-Apr-21	21-Apr-21	30-Apr-21	0											
AS052210	Review & Comment on Wiring Dwgs, Cable Schedule & Design Cal.	14 01-May-21	14-May-21	01-May-21	14-May-21	0				•							
AS052220	Revise & Re-submit Wiring Dwgs, Cable Schedule & Design Cal.	14 15-May-21	28-May-21	15-May-21	28-May-21	0				•		11					
AS052230	Review & Accept of Wiring Dwgs, Cable Schedule & Design Cal.	14 29-May-21	11-Jun-21	29-May-21	11-Jun-21	0											
AS052300	Prepare & Submit the Schedule, Design Cal. & Fixing Details of Equipment	243 31-Aug-20 A	30-Apr-21	21-Apr-21		0											
AS052310	Review & Comment on the Schedule, Design Cal. & Fixing Details of Equipment	14 01-May-21	14-May-21	01-May-21	14-May-21												
AS052310	Revise & Re-submit the Schedule, Design Cal. & Fixing Details of Equipment	14 15-May-21	28-May-21	-	28-May-21	0											
AS052320 AS052330	Review & Accept of the Schedule, Design Cal. & Fixing Details of Equipment	14 29-May-21	11-Jun-21	-	11-Jun-21	0						÷		· 			
Sludge Dewa		14 23-Way-21	11-5411-21	25-111ay-21	11-3411-21												
AS062200	Prepare & Submit Wiring Dwgs, Cable Schedule & Design Cal.	303 02-Jul-20 A	30-Apr-21	21-Apr-21	30-Apr-21	0											
AS062210	Review & Comment on Wiring Dwgs, Cable Schedule & Design Cal.	14 01-May-21	14-May-21	01-May-21	14-May-21												
AS062220			-	-	-												
	Revise & Re-submit Wiring Dwgs, Cable Schedule & Design Cal.	14 15-May-21	28-May-21	-	28-May-21	<u> </u>						-					
AS062230 AS062300	Review & Accept of Wiring Dwgs, Cable Schedule & Design Cal. Prepare & Submit the Schedule, Design Cal. & Fixing Details of Equipment	14 29-May-21 243 31-Aug-20 A	11-Jun-21 30-Apr-21	29-May-21 21-Apr-21		0				-							
AS062310	Review & Comment on the Schedule, Design Cal. & Fixing Details of Equipment	14 01-May-21	14-May-21	01-May-21	14-May-21												
AS062320	Revise & Re-submit the Schedule, Design Cal. & Fixing Details of Equipment	14 15-May-21	28-May-21	-	28-May-21	0											
AS062330	Review & Accept of the Schedule, Design Cal. & Fixing Details of Equipment	14 29-May-21	11-Jun-21		11-Jun-21					_							
	ge & Pre-Treatment (BSPT)	17 20 May 21	11 Juli 21	Lo Ividy Z1	00.172.1	<u> </u>		1 1	<u>-</u>								
AS072200	Prepare & Submit Wiring Dwgs, Cable Schedule & Design Cal.	243 31-Aug-20 A	30-Apr-21	21-Apr-21	30-Apr-21	0											
AS072210	Review & Comment on Wiring Dwgs, Cable Schedule & Design Cal.	14 01-May-21	14-May-21	01-May-21	14-May-21												
AS072210 AS072220	Revise & Re-submit Wiring Dwgs, Cable Schedule & Design Cal.	14 01-May-21	28-May-21	-	28-May-21												
AS072220 AS072230		14 15-May-21 14 29-May-21	28-iviay-21 11-Jun-21	-	-						 						
	Review & Accept of Wiring Dwgs, Cable Schedule & Design Cal.	· · · · · ·		29-May-21		0											
AS072300	Prepare & Submit the Schedule, Design Cal. & Fixing Details of Equipment	177 22-Oct-20 A	30-Apr-21	21-Apr-21	30-Apr-21	U				1							
	File Name: DE/2018/03 RP R9					Contract N	No. DE	2018/0 3	3				Date	Revision	Checked		roved
	Layout: DE1803 RP (Apr 2021) - Critical Activity			Shek \	Wu Hui Ff	luent Polish	-	-		age 1			30-Dec-20	Rev.5	LI	KM	
	WBS ♦ Milestone		Cidac+			cilities and I	_			_	Facilitais		26-Jan-21		LT	KM	
IC	Page 9 of 21 Actual Progress		Jiuest			ed Program			_	EIIL	acilite13		26-Feb-21 29-Mar-21	Rev.7 Rev.8	IT	KM KM	
					revis	zu Fiukidil)	nne - di	a L ZU Al	UI ZUZI				20-11/1al-2	1 1 to V.O	L=1	LIZIVI	

JEC

Revised Programme - as at 20 Apr 2021

Date	Revision	Checked	Approved
30-Dec-20	Rev.5	LT	KM
26-Jan-21	Rev.6	LT	KM
26-Feb-21	Rev.7	LT	KM
29-Mar-21	Rev.8	LT	KM
30-Apr-21	Rev.9	LT	KM

ity ID	Activity Name	Original Ea	arly Start	Early Finish	Late Start	Late Finish	Total		JIEIM	2020	ISIOINII	LIEM	202 AIMLU	21 TAISLOINID	LIEM	2022 AML II II AL	SIOINIDIII	2023 FIMIAIMI II	JAISIOINID	202	24 M II
		Duration					Float			9 -	-7 -6	4 -31	1 2 3	4 5 6 7 8 9	1 1 1	1 1 1 1 1	1 1 2 2 2 2	2 2 2 2 2 3	J A S O N D 2 2 3 3 3 3	3 3 3 3	3 3 4
AS072310	Review & Comment on the Schedule, Design Cal. & Fixing Details of Equipment	14 0	1-May-21	14-May-21	01-May-21	14-May-21	0														
AS072320	Revise & Re-submit the Schedule, Design Cal. & Fixing Details of Equipment	14 15	5-May-21	28-May-21	15-May-21	28-May-21	0						•							į	
AS072330	Review & Accept of the Schedule, Design Cal. & Fixing Details of Equipment	14 29	9-May-21	11-Jun-21	29-May-21	11-Jun-21	0						•							į	
Combined He	at & Power Generation (CHP)								! ! !												
AS082200	Prepare & Submit Wiring Dwgs, Cable Schedule & Design Cal.	233 18	8-May-20 A	21-Jul-20 A	30-May-21	30-May-21															
AS082210	Review & Comment on Wiring Dwgs, Cable Schedule & Design Cal.	21 22	2-Jul-20 A	11-Aug-20 A	30-May-21	30-May-21				-											
AS082220	Revise & Re-submit Wiring Dwgs, Cable Schedule & Design Cal.	28 12	2-Aug-20 A	21-Dec-20 A	30-May-21	30-May-21				•	:	1									
AS082230	Review & Accept of Wiring Dwgs, Cable Schedule & Design Cal.	136 22	2-Dec-20 A	06-May-21	30-May-21	14-Jun-21	39														
AS082300	Prepare & Submit the Schedule, Design Cal. & Fixing Details of Equipment	180 18	8-May-20 A	21-Jul-20 A	29-Apr-21	29-Apr-21															
AS082310	Review & Comment on the Schedule, Design Cal. & Fixing Details of Equipment	21 22	2-Jul-20 A	11-Aug-20 A	29-Apr-21	29-Apr-21				_											
AS082320	Revise & Re-submit the Schedule, Design Cal. & Fixing Details of Equipment	28 12	2-Aug-20 A	21-Dec-20 A	29-Apr-21	29-Apr-21				•		1									
AS082330	Review & Accept of the Schedule, Design Cal. & Fixing Details of Equipment	157 22	2-Dec-20 A	27-May-21	29-Apr-21	04-Jun-21	8														
Waste Gas Bi	urning System (WGB)																				
AS092200	Prepare & Submit Wiring Dwgs, Cable Schedule & Design Cal.	198 15	5-Oct-20 A	30-Apr-21	21-Apr-21	30-Apr-21	0				_		•								
AS092210	Review & Comment on Wiring Dwgs, Cable Schedule & Design Cal.	14 0	1-May-21	14-May-21	01-May-21	14-May-21	0						-		 						
AS092210 AS092220	Revise & Re-submit Wiring Dwgs, Cable Schedule & Design Cal.		5-May-21	28-May-21	-	28-May-21	0													1	- 1
AS092230	Review & Accept of Wiring Dwgs, Cable Schedule & Design Cal.		9-May-21	11-Jun-21	29-May-21	-	0		! ! !												
	1 0 0 1		9-Nov-20 A		-	30-Apr-21	0		! !		_	1 1	։								
AS092300	Prepare & Submit the Schedule, Design Cal. & Fixing Details of Equipment			·	,	·					-										
AS092310	Review & Comment on the Schedule, Design Cal. & Fixing Details of Equipment		1-May-21	14-May-21	-	14-May-21	0								ļ						
AS092320	Revise & Re-submit the Schedule, Design Cal. & Fixing Details of Equipment	14 15	5-May-21	28-May-21	15-May-21	28-May-21	0						•								
AS092330	Review & Accept of the Schedule, Design Cal. & Fixing Details of Equipment	14 29	9-May-21	11-Jun-21	29-May-21	11-Jun-21	0						•								
Plant Service	Water System (PSW)																			į	i
AS122200	Prepare & Submit Wiring Dwgs, Cable Schedule & Design Cal.	258 16	6-Aug-20 A	30-Apr-21	21-Apr-21	30-Apr-21	0						•								
AS122210	Review & Comment on Wiring Dwgs, Cable Schedule & Design Cal.	14 0	1-May-21	14-May-21	01-May-21	14-May-21	0						•								
AS122220	Revise & Re-submit Wiring Dwgs, Cable Schedule & Design Cal.		5-May-21	28-May-21	-	28-May-21	0				· 	1	•		ii						
AS122230	Review & Accept of Wiring Dwgs, Cable Schedule & Design Cal.		9-May-21	11-Jun-21	29-May-21	-	0														
AS122300	Prepare & Submit the Schedule, Design Cal. & Fixing Details of Equipment	198 15	5-Oct-20 A	30-Apr-21	21-Apr-21		0				_	<u> </u>	•								
AS122310	Review & Comment on the Schedule, Design Cal. & Fixing Details of Equipment	14 0	1-May-21	14-May-21	01-May-21	14-May-21	0														
AS122320	Revise & Re-submit the Schedule, Design Cal. & Fixing Details of Equipment		5-May-21	28-May-21	-	28-May-21	0						_								
AS122330	Review & Accept of the Schedule, Design Cal. & Fixing Details of Equipment		9-May-21	11-Jun-21		11-Jun-21															
	ated Sludge Pumping Station (SAS)	14 20	o iviay 21	11 0011 21	20 May 21	11 0011 21							-								
AS142200	Prepare & Submit Wiring Dwgs, Cable Schedule & Design Cal.	202 0	1-Aug-20 A	17-Nov-20 A	06-May-21	06-May-21				_											
AS142210	Review & Comment on Wiring Dwgs, Cable Schedule & Design Cal.	21 18	8-Nov-20 A	24-Nov-20 A	06-May-21	06-May-21															1
AS142220	Revise & Re-submit Wiring Dwgs, Cable Schedule & Design Cal.	166 25	5-Nov-20 A	09-May-21		24-May-21	15														
AS142230				-			15														
AS142230 AS142300	Review & Accept of Wiring Dwgs, Cable Schedule & Design Cal. Prepare & Submit the Schedule, Design Cal. & Fixing Details of Equipment		0-May-21	30-May-21 17-Nov-20 A	25-May-21	14-Jun-21 10-May-21	15						-							!	
AS142310	Review & Comment on the Schedule, Design Cal. & Fixing Details of Equipment			24-Nov-20 A		10-May-21					_										
AS142320	Revise & Re-submit the Schedule, Design Cal. & Fixing Details of Equipment			05-May-21	·	24-May-21					_										
AS142330	Review & Accept of the Schedule, Design Cal. & Fixing Details of Equipment	21 06	6-May-21	26-May-21	25-May-21	14-Jun-21	19						_					-			
Control and N AS182200	Nonitoring System Prepare & Submit Wiring Dwgs, Cable Schedule & Design Cal.	183 30	0-Oct-20 A	30-Apr-21	21-Apr-21	30-Apr-21	0				_		•								
AS182210	Review & Comment on Wiring Dwgs, Cable Schedule & Design Cal.	14 0	1-May-21	14-May-21	01-May-21	14-May-21	0														
AS182220	Revise & Re-submit Wiring Dwgs, Cable Schedule & Design Cal.		5-May-21	28-May-21	-	28-May-21	0						•	 							
		1	•		,	,		1		11	'	· · · ·	1	<u> </u>		1	1 1				
																Da	te F	Revision	Checked	Ann	roved
	File Name: DE/2018/03 RP R9						Cor	ntract No	. DE/	2018/03						30-Dec-2			T	KM	3,00
	Layout: DE1803 RP (Apr 2021) - Critical Activity				Shek \	Wu Hui Ef	fluen	t Polishin	g Pla	nt - Mai	n Worl	ks Stag	e 1						-	KM	
	WBS ♦ Milestone												,			26-Jan-2	i Hev.	<u> ا</u> ـ	.1	TLYIAI	

WBS Page 10 of 21

Milestone Actual Progress

Date	Revision	Checked	Approved
30-Dec-20	Rev.5	LT	KM
26-Jan-21	Rev.6	LT	KM
26-Feb-21	Rev.7	LT	KM
29-Mar-21	Rev.8	LT	KM
30-Apr-21	Rev.9	LT	KM

tivity ID	Activity Name	Original Early Start Duration	Early Finish	Late Start	Late Finish	Total Float	9 JAS	OND	JFM	2020 A M J J	ASO	N D J F	MA	2021 M J J A	SOND	JFMA	2022 A M J J	ASON	DJFM	202 A M J	23 J A S O	NDJF	2024 F M A M J
AS182230	Review & Accept of Wiring Dwgs, Cable Schedule & Design Cal.	14 29-May-21	11-Jun-21	29-May-21	11-Jun-21	0	1-1-		-1-1-1	-[-[-]-9]	-[-/[-0[- [-4 -3 -	· [-1 [1] ·	2 3 4 5	0 / 0 8	<u> </u>	<u> </u>	1111121	2 2 2 2	2 2 2	2[2[3]3[<u> </u>	
AS182300	Prepare & Submit the Schedule, Design Cal. & Fixing Details of Equipment	138 14-Dec-20 A	30-Apr-21	21-Apr-21																			
AS182310	Review & Comment on the Schedule, Design Cal. & Fixing Details of Equipment	14 01-May-21	14-May-21	01-May-21	14-May-21	0																	
AS182320	Revise & Re-submit the Schedule, Design Cal. & Fixing Details of Equipment	14 15-May-21	28-May-21	15-May-21	28-May-21	0								•									
AS182330	Review & Accept of the Schedule, Design Cal. & Fixing Details of Equipment	14 29-May-21	11-Jun-21	29-May-21	11-Jun-21	0								•									
Lifting Applia		· · · · · · · · · · · · · · · · · · ·																					
AS192200	Prepare & Submit Wiring Dwgs, Cable Schedule & Design Cal.	288 17-Jul-20 A	30-Apr-21	21-Apr-21	30-Apr-21	0				_	:												
AS192210	Review & Comment on Wiring Dwgs, Cable Schedule & Design Cal.	14 01-May-21	14-May-21	01-May-21	14-May-21	0																	
AS192220	Revise & Re-submit Wiring Dwgs, Cable Schedule & Design Cal.	14 15-May-21	28-May-21	15-May-21	28-May-21	0								•								1	
AS192230	Review & Accept of Wiring Dwgs, Cable Schedule & Design Cal.	14 29-May-21	11-Jun-21	29-May-21	11-Jun-21	0																	
AS192300	Prepare & Submit the Schedule, Design Cal. & Fixing Details of Equipment	183 30-Oct-20 A	30-Apr-21	21-Apr-21	30-Apr-21	0			1		•	:					1					i !	
AS192310	Review & Comment on the Schedule, Design Cal. & Fixing Details of Equipment	14 01-May-21	14-May-21	01-May-21	14-May-21	0								J									
AS192320	Revise & Re-submit the Schedule, Design Cal. & Fixing Details of Equipment	14 15-May-21	28-May-21	15-May-21	28-May-21	0																1	
AS192330	Review & Accept of the Schedule, Design Cal. & Fixing Details of Equipment	14 29-May-21	11-Jun-21	-	11-Jun-21													1					
Building Serv		,																į					
AS201100	Submit & Accept BS Works Design & Dwgs for Sludge Dewatering Building	170 21-Nov-20 A	09-May-21	21-May-21	08-Jun-21	30					1												
AS201200	Submit & Accept BS Works Design & Dwgs for CHP Building	170 14-Nov-20 A	02-May-21	28-May-21	08-Jun-21	37																	
AS201300	Submit & Accept BS Works Design & Dwgs for Sludge Digester & Distribution Chamber	170 21-Nov-20 A	09-May-21	21-May-21	08-Jun-21	30			1		1												
AS201500	Submit & Accept BS Works Design & Dwgs for Workshop No. 2	310 02-Jul-20 A	07-May-21	23-May-21	08-Jun-21	32			1		1	:					1					!	
AS201700	Submit & Accept BS Works Design & Dwgs for Other Facilities	170 29-Nov-20 A	17-May-21	13-May-21	08-Jun-21	22			1		1		- 1	•								! ! !	
AS201800	Submit & Accept BS Works Design & Dwgs for FS Installation	307 02-Jul-20 A	04-May-21	26-May-21	08-Jun-21	35																	
AS201900	Submit & Accept BS Works Design & Dwgs for Outdoor Lighting Installation	110 28-Jan-21 A	17-May-21	13-May-21	08-Jun-21	22						_											
Miscellaneou AS211100	Submit & Accept Design & Dwgs for DO System	170 14-Dec-20 A	01-Jun-21	28-Apr-21	08-Jun-21	7								_									
AS211200	Submit & Accept Design & Dwgs for Sewage Pumping Station	203 30-Oct-20 A	20-May-21	10-May-21	08-Jun-21	19			1			!	- 1										
AS211300	Submit & Accept Design & Dwgs for Process Water Pumping System	215 05-Oct-20 A	07-May-21	23-May-21	08-Jun-21	32					_		-										
AS211400	Submit & Accept Design & Dwgs for External Sludge Transfer Pumping System	169 14-Nov-20 A	01-May-21	29-May-21	08-Jun-21	38																	
AS211500	Submit & Accept Design & Dwgs for THP Cooling Water Pumping Station	169 14-Nov-20 A	01-May-21	29-May-21	08-Jun-21	38																	
AS211600	Submit & Accept Design & Dwgs for Ferric Chloride Dosing System	173 14-Nov-20 A	05-May-21	25-May-21	08-Jun-21	34			1		1												
AS211700	Submit & Accept Design & Dwgs for Temporary Primary Sludge Pumping Facility	141 04-Jan-21 A	24-May-21	06-May-21	08-Jun-21	15			1		1	_		•									
AS211800	Submit & Accept Design & Dwgs for Gas Detection System	180 29-Nov-20 A	27-May-21	03-May-21	08-Jun-21	12			1		1			•									
AS211900	Submit & Accept Design & Dwgs for CCTV System	180 29-Nov-20 A	27-May-21	03-May-21	08-Jun-21	12																	
Section 3 -	Complete Design, Construction & T&C for Sidestream Facilities										1												
	ntractor / Supplier Procurement									!				!									
Design												į		i				i				į	
AS160020	Procurement & PO for Deammonification Sidestream Treatment Facilities	200 20-Nov-19 A	05-Jun-20 A	21-Apr-21	21-Apr-21						1												
AS512260e	E&M (Process) Designer Award	1 05-Jun-20 A	05-Jun-20 A	04-Apr-24	04-Apr-24					I													
AS512270e	Civil & BS Designer Award	1 26-Jun-20 A	26-Jun-20 A	04-Apr-24	04-Apr-24				1	l	1												
AS512280e	Mobilisation	14 27-Jun-20 A	12-Jul-20 A	04-Apr-24	04-Apr-24						1												
Civil & Buildi	ng Contractor									1 1 1 1 1	1			 									
								-1 1	DE /	040/0	<u> </u>			,			[Date	Revis	sion	Check	ed	Approved
	Tile Name. DL/2010/03 NT N3								-	2018/0							30-De		Rev.5		LT	KN	
	Edyodi. BE 1000 11 (101 2021)			Shek \	Nu Hui E	ffluer	t Po	lishin	g Plai	nt - Ma	in Wo	orks S	tage	1			26-Jar		Rev.6		LT	KN	
	WBS Page 11 of 21 Actual Progress		Sidest	ream Trea	atment F	aciliti	es ar	nd E&	M Wo	orks fo	r Slug	e Trea	atme	nt Faci	iliteis		26-Feb		Rev.7		LT	KN	

Page 11 of 21

Actual Progress


Date	Revision	Checked	Approved
30-Dec-20	Rev.5	LT	KM
26-Jan-21	Rev.6	LT	KM
26-Feb-21	Rev.7	LT	KM
29-Mar-21	Rev.8	LT	KM
30-Apr-21	Rev.9	LT	KM


itivity ID Activity Name	Original Early Start Duration	Early Finish	Late Start	Late Finish	Total 9 Float JAS	ONDJ	FMAI	2020 M J J	ASONI	DJFM	2021 A M J J J	ASONE	JFM	2022 A M J J A	SONDJ	20 F M A M J	023 J A S O N	2024 D J F M A M 3 3 3 3 3 3	11
For Site Clearance & Survey					- - -	<u>- - - - </u>	- - -	-[- -9[-[-/[-6] -[-	4[-3] - [-1	1 2 3 4 5	0[6]/[8[9	<u> </u>	<u> </u>	1[1[2[2[2]	[2[2]2[2]2	[2[2[3[3[3]	3[3[3[3[3]	3 4
AS512290e Submit Tender proprosal of Civil Contractor (Site Clearance & Survey)	14 05-Aug-20 A	20-Aug-20 A	21-Apr-21	21-Apr-21					•							<u> </u>			
AS512300e Review & Comment the Tender proprosal of Civil Contractor (Site Clearance & Survey)	14 21-Aug-20 A	01-Sep-20 A	21-Apr-21	21-Apr-21															
AS512310e Re-submit Tender proprosal of Civil Contractor (Site Clearance & Survey)	14 02-Sep-20 A	02-Sep-20 A	21-Apr-21	21-Apr-21				i ! ! !	1										
AS512320e Review & Accept Tender proprosal of Civil Contractor (Site Clearance & Survey)	14 03-Sep-20 A	23-Sep-20 A	21-Apr-21	21-Apr-21															
AS512330e Civil Contractor (Site Clearance & Survey) Award	1 07-Oct-20 A	07-Oct-20 A	21-Apr-21	21-Apr-21				 	ı										
AS512340e Mobilisation	5 08-Oct-20 A	12-Oct-20 A	21-Apr-21	21-Apr-21					1										
For Ground Investigation																			
AS512350e Submit Tender proprosal of Civil Contractor (Ground Investigation)	14 29-Aug-20 A	29-Sep-20 A	21-Apr-21	21-Apr-21				1								i ! ! !			
AS512360 Review & Accept the Tender proprosal of Civil Contractor (Ground Investigation)	21 30-Sep-20 A	27-Oct-20 A	21-Apr-21	21-Apr-21					_										
AS512370e Tender Invitation of Civil Contractor (Ground Investigation)	7 02-Nov-20 A	13-Nov-20 A	21-Apr-21	21-Apr-21															
AS512380e Submission of Tender Report	7 14-Nov-20 A	18-Nov-20 A	21-Apr-21	21-Apr-21															
AS512390e Review & Accept the Tender Report by PM	21 19-Nov-20 A	19-Nov-20 A	21-Apr-21	21-Apr-21				1	1										
AS512400e Contract Preparation	3 20-Nov-20 A	23-Nov-20 A	21-Apr-21	21-Apr-21				1 1 1 1 1	ı										
AS512410e Civil Contractor (Ground Investigation) Award	1 24-Nov-20 A	24-Nov-20 A	21-Apr-21	21-Apr-21				1	1							 			
AS512420e Mobilisation	7 25-Nov-20 A	08-Dec-20 A	21-Apr-21	21-Apr-21					•										
For Pre-drilling & Post-drilling			<u> </u>								<u> </u>						ļ		
AS512430e Submit Tender proprosal of Civil Contractor (Pre-drilling & Post-drilling)	74 26-Oct-20 A	06- lan-21 Δ	21-Anr-21	21-Apr-21						-									
ASS124506 Submit render proprosaror own contractor (Fre-driming & Fost-driming)	74 20-001-20 A	00-3a11-21 A	21-Api-21	21-Αμι-21			}	-	-	Ī									
AS512440e Review & Accept the Tender proprosal of Civil Contractor (Predrill & Proof drill)	21 07-Jan-21 A	27-Jan-21 A	21-Apr-21	21-Apr-21															
AS512450e Tender Invitation of Civil Contractor (Pre-drilling & Post-drilling)	14 28-Jan-21 A	04-Feb-21 A	21-Apr-21	21-Apr-21						ı									
AS512460e Submission of Tender Report	4 05-Feb-21 A	10-Feb-21 A	21-Apr-21	21-Apr-21				i ! !		ı						 			
AS512470e Review & Accept the Tender Report by PM	21 11-Feb-21 A	16-Feb-21 A	21-Apr-21	21-Apr-21															
AS512480e Contract Preparation	3 17-Feb-21 A	17-Feb-21 A	21-Apr-21	21-Apr-21				!		1						 			
AS512490e Civil Contractor (Pre-drilling & Post-drilling) Award	1 18-Feb-21 A	18-Feb-21 A	21-Apr-21	21-Apr-21				 		1									
AS512500e Mobilisation	3 19-Feb-21 A	21-Feb-21 A	21-Apr-21	21-Apr-21						ı									
For Piling																			į
AS512510f Submit Tender proprosal of Civil Contractor (Piling)	39 04-Jan-21 A	10-Feb-21 A	03-Apr-24	03-Apr-24					 	-						1 1 1 1			
AS512520f Review & Accept the Tender proprosal of Civil Contractor (Piling)	25 11-Feb-21 A	12-Mar-21 A	03-Apr-24	03-Apr-24						-									
AS512530f Tender Invitation of Civil Contractor (Piling)	14 12-Mar-21 A	19-Mar-21 A	03-Apr-24	03-Apr-24						•									
AS512540f Submission of Tender Report	7 20-Mar-21 A	22-Mar-21 A	03-Apr-24	03-Apr-24				1		1									
AS512550f Review & Accept the Tender Report by PM	21 23-Mar-21 A	23-Mar-21 A	03-Apr-24	03-Apr-24				1		1									
AS512560f Contract Preparation	3 24-Mar-21 A	25-Mar-21 A	03-Apr-24	03-Apr-24					<u>i</u>										
AS512570f Civil Contractor (Piling) Award	1 26-Mar-21 A	26-Mar-21 A	03-Apr-24	03-Apr-24				 		ı									
AS512580f Mobilisation	3 26-Mar-21 A	22-Apr-21	03-Apr-24	04-Apr-24 1	078					ı									
For Main Civil Works								1				!							
File Name: DE/2018/03 RP R9 Remaining Work					Contrac	ct No. D)E/20	18/0	3					Da		Revision	Checked		/ed
Layout: DE1803 RP (Apr 2021) - Critical Activity			Shek \	Nu Hui Effl			-	-		ks Stad	7e 1			30-Dec-2			LT	KM	
WBS ♦ Milestone		Sidacti		atment Fac		_					-	rilitais		26-Jan-2			LT	KM KM	
Page 12 of 21 Actual Progress		Jiucsti	cum mea		d Progra				_		rat	Sinte 13		26-Feb-2 29-Mar-2			LT	KM	

JEC

Revised Programme - as at 20 Apr 2021

Date	Revision	Checked	Approved
30-Dec-20	Rev.5	LT	KM
26-Jan-21	Rev.6	LT	KM
26-Feb-21	Rev.7	LT	KM
29-Mar-21	Rev.8	LT	KM
30-Apr-21	Rev.9	LT	КМ






Page 14 of 21

Actual Progress

Sidestream Treatment Facilities and E&M Works for Sluge Treatment Faciliteis Revised Programme - as at 20 Apr 2021

Date	Revision	Checked	Approved
30-Dec-20	Rev.5	LT	KM
26-Jan-21	Rev.6	LT	KM
26-Feb-21	Rev.7	LT	KM
29-Mar-21	Rev.8	LT	KM
30-Apr-21	Rev.9	LT	KM






Page 15 of 21



Sidestream Treatment Facilities and E&M Works for Sluge Treatment Faciliteis Revised Programme - as at 20 Apr 2021

Date	Revision	Checked	Approved
30-Dec-20	Rev.5	LT	KM
26-Jan-21	Rev.6	LT	KM
26-Feb-21	Rev.7	LT	KM
29-Mar-21	Rev.8	LT	KM
30-Apr-21	Rev.9	LT	KM




Page 16 of 21

Actual Progress

Sidestream Treatment Facilities and E&M Works for Sluge Treatment Faciliteis Revised Programme - as at 20 Apr 2021

Date	Revision	Checked	Approved
30-Dec-20	Rev.5	LT	KM
26-Jan-21	Rev.6	LT	KM
26-Feb-21	Rev.7	LT	KM
29-Mar-21	Rev.8	LT	KM
30-Apr-21	Rev.9	LT	KM




Page 17 of 21

Actual Progress

Sidestream Treatment Facilities and E&M Works for Sluge Treatment Facilities Revised Programme - as at 20 Apr 2021

Date	Revision	Checked	Approved
30-Dec-20	Rev.5	LT	KM
26-Jan-21	Rev.6	LT	KM
26-Feb-21	Rev.7	LT	KM
29-Mar-21	Rev.8	LT	KM
30-Apr-21	Rev9	ΙΤ	КМ




JEC

Page 18 of 21

Actual Progress

Sidestream Treatment Facilities and E&M Works for Sluge Treatment Facilities Revised Programme - as at 20 Apr 2021

Date	Revision	Checked	Approved
30-Dec-20	Rev.5	LT	KM
26-Jan-21	Rev.6	LT	KM
26-Feb-21	Rev.7	LT	KM
29-Mar-21	Rev.8	LT	KM
30-Apr-21	Rev.9	LT	KM






Page 19 of 21



Sidestream Treatment Facilities and E&M Works for Sluge Treatment Facilities Revised Programme - as at 20 Apr 2021

Date	Revision	Checked	Approved
30-Dec-20	Rev.5	LT	KM
26-Jan-21	Rev.6	LT	KM
26-Feb-21	Rev.7	LT	KM
29-Mar-21	Rev.8	LT	KM
30-Apr-21	Rev.9	LT	KM




JEC

File Name: DE/2018/03 RP R9 Layout: DE1803 RP (Apr 2021) -WBS Page 20 of 21



Shek Wu Hui Effluent Polishing Plant - Main Works Stage 1
Sidestream Treatment Facilities and E&M Works for Sluge Treatment Faciliteis
Revised Programme - as at 20 Apr 2021

Date	Revision	Checked	Approved
30-Dec-20	Rev.5	LT	KM
26-Jan-21	Rev.6	LT	KM
26-Feb-21	Rev.7	LT	KM
29-Mar-21	Rev.8	LT	KM
30-Apr-21	Rev.9	LT	KM




File Name: DE Layout: DE180 WBS Page 21 of 21

File Name: DE/2018/03 RP R9 Layout: DE1803 RP (Apr 2021) -WBS Page 21 of 21



Contract No. DE/2018/03
Shek Wu Hui Effluent Polishing Plant - Main Works Stage 1
Sidestream Treatment Facilities and E&M Works for Sluge Treatment Faciliteis
Revised Programme - as at 20 Apr 2021

Date	Revision	Checked	Approved
30-Dec-20	Rev.5	LT	KM
26-Jan-21	Rev.6	LT	KM
26-Feb-21	Rev.7	LT	KM
29-Mar-21	Rev.8	LT	KM
30-Apr-21	Rev.9	LT	KM



Drainage Services	Department gesid Administration Register				Shek Wu H		posed Work Programm ant - Main Works Stage		Sewage Treatment Facilitie	es							AEC
ID WBS	Task Name	Duration between Task Start Start and Finish	Finish	Early Start		Free Slack Predecesso		Resource Names	2020		2021	1	2022		2023	1	2024
59 5.12.5.2	Invitation of quotations for purchasing package (Rev. 11)	30 days Mon 09/08/21	Tue 07/09/21	Mon 09/09/21	Tue 07/09/21	0 days 58	60	Ivames	Half 1, 2020 N J M	M J S	N J M	M J S	Half 1, 20	22 Half 2, 2 M M J	1022 Half 1, 2023 S	M J S	Half 1, 2024
60 5.12.5.3	Acceptance of conforming quotation (Rev. 11)	50 days Wed 08/09/21	Wed 27/10/21	Wed 08/09/21		0 days 59	280,424,553,676										
615.12.6	General - HV Switchboards, C9, ref. EQT031 (Rev. 5)	105 days Mon 04/01/21	Sun 18/04/21		Sun 18/04/21		280,424,333,070										
625.12.6.1	Submission for acceptance of purchasing package	45 days Mon 04/01/21	Wed 17/02/21		Wed 17/02/	0 days	63				-						
63 5.12.6.2	Invitation of quotations for purchasing package	30 days Thu 18/02/21	Fri 19/03/21	Thu 18/02/21		0 days 0 days 62	64										
645.12.6.3	Acceptance of conforming quotation (Rev. 11, Completed)	30 days Sat 20/03/21	Sun 18/04/21		Sun 18/04/21	0 days 63	651,252										
65 5.12.7	General - LV Switchboards, C9, ref. EQT033 (Rev. 5)	120 days Mon 04/01/21	Mon 03/05/21	Mon 04/01/21		0 days											
665.12.7.1	Submission for acceptance of purchasing package	60 days Mon 04/01/21	Thu 04/03/21	Mon 04/01/21		0 days	67										
675.12.7.2	Invitation of quotations for purchasing package	30 days Fri 05/03/21	Sat 03/04/21	Fri 05/03/21	Sat 03/04/21	0 days 66	68				<u></u>						
685.12.7.3	Acceptance of conforming quotation (Rev. 11, Completed)	30 days Sun 04/04/21	Mon 03/05/21	Sun 04/04/21		0 days 67	251,526,397,650				<u></u>						
69 5.12.8	General - VSDs & Passive Type Harmonic Filters, C11, ref. EQT034 (Rev. !	444 days Fri 01/01/21	Sun 20/03/22	Fri 01/01/21	Sun 20/03/22												
705.12.8.1	Submission for acceptance of purchasing package	60 days Fri 01/01/21	Mon 01/03/21	Fri 01/01/21	Mon 01/03/	0 days	71										
715.12.8.2	Invitation of quotations for purchasing package	30 days Tue 02/03/21	Wed 31/03/21	Tue 02/03/21		0 days 70	72				_						
725.12.8.3	Acceptance of conforming quotation (Rev. 11, Completed)	30 days Thu 01/04/21	Fri 30/04/21	Thu 01/04/21		0 days 71	249,395,524,647				-						
73 5.12.8.4	Manufacturing and Factory Acceptance Test of Plant	90 days Sat 06/11/21	Thu 03/02/22	Sat 06/11/21		0 days 249,395,5							- I				
745.12.8.5	Shipping and Delivery of Plant to LVSB Sub-Contractor	45 days Fri 04/02/22	Sun 20/03/22		Sun 20/03/22	0 days 73	287SS-90 edays						<u> </u>				
75 5.12.9	General - 11kV/380V Stepdown Power Transformers, C11, EQT032 (Rev.	110 days Mon 18/01/21	Fri 07/05/21	Mon 18/01/21		0 days											
765.12.9.1	Submission for acceptance of purchasing package	50 days Mon 18/01/21	Mon 08/03/21	Mon 18/01/21		0 days	77										
775.12.9.2	Invitation of quotations for purchasing package	30 days Tue 09/03/21	Wed 07/04/21	Tue 09/03/21		0 days 76	78				<u>+</u>						
785.12.9.3	Acceptance of conforming quotation (Rev. 11, Completed)	30 days Thu 08/04/21	Fri 07/05/21	Thu 08/04/21		0 days 77	249,647				<u> </u>						
79 5.12.10	General - UPS, C11, EQT061 (Rev. 10)	125 days Mon 08/02/21	Sat 12/06/21		Sat 12/06/21		• • •										
80 5.12.10.1	Submission for acceptance of purchasing package	45 days Mon 08/02/21	Wed 24/03/21	Mon 08/02/21		0 days	81										
815.12.10.2	Invitation of quotations for purchasing package	50 days Thu 25/03/21	Thu 13/05/21	Thu 25/03/21		0 days 80	82				-						
825.12.10.3	Acceptance of conforming quotation	30 days Fri 14/05/21	Sat 12/06/21	Fri 14/05/21		0 days 81	249,395,524,647										
83 5.12.11	General - HV Cables, C11, EQT041 (Rev. 5)	65 days Mon 08/03/21	Tue 11/05/21		Tue 11/05/21						-						
845.12.11.1	Submission for acceptance of purchasing package	14 days Mon 08/03/21	Sun 21/03/21	Mon 08/03/21		0 days	85				_						
85 5.12.11.2	Invitation of quotations for purchasing package	21 days Mon 22/03/21	Sun 11/04/21		Sun 11/04/21	0 days 84	86										
86 5.12.11.3	Acceptance of conforming quotation	30 days Mon 12/04/21	Tue 11/05/21		Tue 11/05/21		249,647										
875.12.12	General - LV Cables, C11, EQT042 (Rev. 5)	65 days Mon 08/03/21	Tue 11/05/21		Tue 11/05/21												
885.12.12.1	Submission for acceptance of purchasing package	14 days Mon 08/03/21	Sun 21/03/21		Sun 21/03/21	0 days	89				_						
89 5.12.12.2	Invitation of quotations for purchasing package	21 days Mon 22/03/21	Sun 11/04/21		Sun 11/04/21	0 days 88	90				<u></u>						
905.12.12.3	Acceptance of conforming quotation	30 days Mon 12/04/21	Tue 11/05/21		Tue 11/05/21		249,395,524,647				<u> </u>						
915.13	Part B: Subletting of major sub-contract works	761 days Wed 01/01/20	Sun 30/01/22		Sun 30/01/22				1								
925.13.1	Planned Completion Date for major sub-contract works	0 days Thu 12/08/21	Thu 12/08/21		Thu 12/08/21		lay					12/08					
93 5.13.2	General - Independent BEAM Plus Consultant (04SC007)	150 days Wed 01/01/20	Fri 29/05/20		Fri 29/05/20					-							
945.13.2.1	Submission for acceptance of proposed Independent BEAM Plus Consu	60 edays Wed 01/01/20	Sun 01/03/20		Sun 01/03/20		95										
95 5.13.2.2	Acceptance of proposed Independent BEAM Plus Consultant	14 edays Sun 01/03/20	Sun 15/03/20	Sun 01/03/20	Sun 15/03/20	0 edays 94	96		<u>±</u> ,								
965.13.2.3	Engagement with an Independent BEAM Plus Consultant	7 days Sun 15/03/20	Sat 21/03/20	Sun 15/03/20	Sat 21/03/20	0 days 95			1								
975.13.2.4	Actual Date for engagement with an independent BEAM Plus Consultar	0 days Fri 29/05/20	Fri 29/05/20	Fri 29/05/20	Fri 29/05/20	0 days				29/05							
985.13.3	General - Conduction of Pump sump physical model test	275 days Fri 15/05/20	Sat 13/02/21	Fri 15/05/20	Sat 13/02/21	0 days					-						
99 5.13.3.1	Submission for acceptance of proposed hydraulic laboratory to conduc	7 edays Fri 15/05/20	Fri 22/05/20	Fri 15/05/20	Fri 22/05/20	0 edays	100			1							
100 5.13.3.2	Invitation to quotations for provision of service	7 edays Fri 22/05/20	Fri 29/05/20	Fri 22/05/20	Fri 29/05/20	0 edays 99	101			<u>+</u>							
101 5.13.3.3	Acceptance of proposed hydraulic laboratory	6 days Fri 29/05/20	Wed 03/06/20	Fri 29/05/20	Wed 03/06/	0 days 100	102			4							
102 5.13.3.4	Commencement of detailed proposal and conduction of test (Rev 10)	250 days Thu 04/06/20	Mon 08/02/21	Thu 04/06/20	Mon 08/02/	0 days 101	103			+							
103 5.13.3.5	Acceptance of hydraulic Report (Rev 10)	5 days Tue 09/02/21	Sat 13/02/21	Tue 09/02/21	Sat 13/02/21	0 days 102					+						
104 5.13.4	General - Independent Checking Engineer (04SC004)	127 days Wed 11/03/20	Wed 15/07/20	Wed 11/03/20	Wed 15/07	0 days			-								
105 5.13.4.1	Submission for acceptance of proposed Independent Checking Enginee	90 edays Wed 11/03/20	Tue 09/06/20	Wed 11/03/20	Tue 09/06/20	0 edays	106			_							
106 5.13.4.2	Acceptance of proposed Independent Checking Engineer	1 eday Wed 24/06/20	Thu 25/06/20	Wed 24/06/20	Thu 25/06/20	0 edays 105	107			+							
107 5.13.4.3	Engagement with an Independent Checking Engineer	21 days Thu 25/06/20	Wed 15/07/20		Wed 15/07/		108			±							
108 5.13.4.4	Actual Date for engagement with an ICE (Completed)	0 days Wed 15/07/20	Wed 15/07/20		Wed 15/07/					15/07							
109 5.13.5	General - Lifting Appliances (04SC008)	81 days Fri 01/05/20	Tue 21/07/20	Fri 01/05/20	Tue 21/07/20	0 days			-								
110 5.13.5.1	Submission for acceptance of subcontract works package	30 edays Fri 01/05/20	Sun 31/05/20		Sun 31/05/20		111		_	-							
111 5.13.5.2	Invitation of tender for subcontract works	21 edays Sun 31/05/20	Sun 21/06/20	Sun 31/05/20	Sun 21/06/20	0 edays 110	112		-	<u>+</u>							
112 5.13.5.3	Acceptance of conforming tender	30 edays Sun 21/06/20	Tue 21/07/20	Sun 21/06/20	Tue 21/07/20	0 edays 111	113			*							
113 5.13.5.4	Sub-contract work commencement date (Completed)	0 days Tue 21/07/20	Tue 21/07/20	Tue 21/07/20	Tue 21/07/20	0 days 112	253,398,527,652,10	142		21/07							
114 5.13.6	General - Mechanical Installations	244 days Tue 01/06/21	Sun 30/01/22	Tue 01/06/21	Sun 30/01/22	0 days							-				
115 5.13.6.1	Submission for acceptance of subcontract works package	120 days Tue 01/06/21	Tue 28/09/21	Tue 01/06/21	Tue 28/09/21	0 days	116										
116 5.13.6.2	Invitation of tender for subcontract works	75 days Wed 29/09/21	Sun 12/12/21	Wed 29/09/21	Sun 12/12/21	0 days 115	117					1					
117 5.13.6.3	Acceptance of conforming tender	30 days Mon 13/12/21	Tue 11/01/22	Mon 13/12/21	Tue 11/01/22	19 days 116	118FF						1				
	Task Milestone ◆ Project Sun Milestone, Tentative ● Summary Manual Sur		Critical S	Splits	Manual Pr		Milestone (Actual) Slack	*									
	Summery Manual Sur	- Cancer	riogles		2-ack (1·10)												
DE/2018/04 u 01/07/21																	

Drainage Servi	es Department					She	ek Wu Hui E			osed Work Programme for DE/2018/04 nt - Main Works Stage 1 E&M Works fo	r Sewage Treatment Facilities										-	AECO.
D ID WBS	Task Name	Duration between Task Start and Finish	Start	Finish	Early Start	Early Fini	ish Free	Slack Prede	cessors	Successors Resource Names	2020 Half 1, 2020 Half 2, 2020		2021 Half 1, 2021	1	Half 2, 2021	2022 Half 1, 20)22 , Half 2,	2022	2023 Half 1, 2023	Half 2, 2023	2024 Half 1, 20	024
118 118 5.13.6.4	Sub-contract work commencement date		Sun 30/01/22	Sun 30/01/22	Sun 30/01/22	Sun 30/	/01/22	0 days 117Fi	F		N	s N			J		MMJ	S N	J. J. M.		S N J	
119 119 5.13.7	General - Electrical Installations		Tue 01/06/21	Sun 30/01/22	Tue 01/06/21			0 days						-		-						
120 120 5.13.7.1			Tue 01/06/21	Wed 29/09/21	Tue 01/06/21			0 edays		121												
121 121 5.13.7.2		75 edays \	Wed 29/09/21	Mon 13/12/21	Wed 29/09/21	Mon 13	3/12/	0 edays 120		122												
122 122 5.13.7.3	Acceptance of conforming tender	30 edays I	Mon 13/12/21	Wed 12/01/22	Mon 13/12/21	Wed 12	2/01/ 18.3	38 edays 121		123FF						t						
123 123 5.13.7.4	Sub-contract work commencement date	1 day s	Sun 30/01/22	Sun 30/01/22	Sun 30/01/22	Sun 30/	/01/22	0 days 122FF	F							@ 3	0/01					
124 124 5.13.8	General - Facility Computerized Systems (SCADA, CMMS, PMS, IDMS)	303 days	Tue 01/09/20	Thu 01/07/21	Tue 01/09/20	Thu 01/	/07/21	0 days							-							
	(Rev. 10)																					
125 125 5.13.8.1			Tue 01/09/20	Sat 31/10/20	Tue 01/09/20			0 edays		126		#1										
126 126 5.13.8.2			Sat 31/10/20	Tue 08/06/21	Sat 31/10/20			0 edays 125		127		_										
127 127 5.13.8.3			Tue 08/06/21	Tue 29/06/21	Tue 08/06/21			2 edays 126		128					o1/07							
128 128 5.13.8.4			Thu 01/07/21	Thu 01/07/21 Fri 12/03/21	Thu 01/07/21			0 days 127 36 days		185		-			01/07							
129 129 5.13.9 130 130 5.13.9.1	General - Building Services Installations		Mon 02/11/20 Mon 02/11/20	Fri 01/01/21	Mon 02/11/20 Mon 02/11/20			0 edays		131												
131 131 5.13.9.2	Submission for acceptance of subcontract works package Invitation of tender for subcontract works		Fri 01/01/21	Sun 31/01/21		Sun 31/		0 edays 130		132			+									
132 132 5.13.9.3			Sun 31/01/21	Tue 02/03/21	Sun 31/01/21			LO edays 131		133FF			+									
133 133 5.13.9.4			Fri 12/03/21	Fri 12/03/21		Fri 12/0		0 days 132FF		250,396,525,649,794,874			•	12/03								
134 134 5.13.10	General - Mechanical Ventilation and Air Conditioning Installation (Rev.		Mon 02/11/20	Tue 31/08/21	Mon 02/11/20			0 days				-			-							
135 135 5.13.10		60 days I	Mon 02/11/20	Thu 31/12/20	Mon 02/11/20	Thu 31/	/12/20	0 days		136			-									
136 136 5.13.10.	2 Invitation of tender for subcontract works	30 edays	Thu 31/12/20	Sat 30/01/21	Thu 31/12/20	Sat 30/0	01/21	0 edays 135		137			<u>+</u>									
137 137 5.13.10.	Acceptance of conforming tender	120 days 5	Sun 31/01/21	Sun 30/05/21	Sun 31/01/21	Sun 30/	/05/21	31 days 136		138FF			*									
138 138 5.13.10.	Sub-contract work commencement date	0 days	Tue 31/08/21	Tue 31/08/21	Tue 31/08/21	Tue 31/	/08/21	0 days 137FF	F						@ 3	/08						
139 139 5.13.11	General - Emergency Power Generator Set (04SC006)	146 days \	Wed 01/07/20	Mon 23/11/20	Wed 01/07/20	Mon 23	3/11	0 days			-	-										
140 140 5.13.11.	Submission for acceptance of subcontract works package	60 edays \	Wed 01/07/20	Sun 30/08/20	Wed 01/07/20	Sun 30/	/08/20	0 edays		141												
141 141 5.13.11.	2 Invitation of tender for subcontract works	30 edays S	Sun 30/08/20	Tue 29/09/20	Sun 30/08/20	Tue 29/	/09/20	0 edays 140		142												
142 142 5.13.11.			Tue 29/09/20	Thu 29/10/20	Tue 29/09/20			0 edays 141		143FF												
143 143 5.13.11.			Sat 31/10/20	Mon 23/11/20	Sat 31/10/20			0 days 142FF	F													
144 144 5.13.12	General - Plumbing Installation (Rev. 5)		Wed 01/07/20	Tue 16/02/21	Wed 01/07/20																	
145 145 5.13.12.			Wed 01/07/20 Fri 31/07/20	Fri 31/07/20 Wed 14/10/20	Wed 01/07/20 Fri 31/07/20			0 edays 0 edays 145		146												
146 146 5.13.12. 147 147 5.13.12.			Mon 04/01/21	Sun 17/01/21	Mon 04/01/21			0 days 146		148			-									
148 148 5.13.12.			Sun 17/01/21	Tue 16/02/21	Sun 17/01/21			0 edays 147		149FF			_									
149 149 5.13.12.			Tue 16/02/21	Tue 16/02/21	Tue 16/02/21			0 days 148FF	F	1233			6 1	6/02								
150 150 5.13.13	General - Fire Services Installation (Rev. 5)	120 days I	Mon 04/01/21	Mon 03/05/21	Mon 04/01/21	Mon 03	3/05	90 days					-									
151 151 5.13.13.	Submission for acceptance of subcontract works package	60 days I	Mon 04/01/21	Thu 04/03/21	Mon 04/01/21	Thu 04/	/03/21	0 days		152												
152 152 5.13.13.	2 Invitation of tender for subcontract works	30 days i	Fri 05/03/21	Sat 03/04/21	Fri 05/03/21	Sat 03/0	04/21	0 days 151		153			<u> </u>									
153 153 5.13.13.	Acceptance of conforming tender (Completed)	30 days 5	Sun 04/04/21	Mon 03/05/21	Sun 04/04/21	Mon 03	3/05/	0 days 152		154FF				-								
154 154 5.13.13.	Sub-contract work commencement date	0 days I	Mon 03/05/21	Mon 03/05/21	Mon 03/05/21	Mon 03	3/05/	0 days 153FF	F	1184				@ 03/	05							
155 155 5.13.14	General - Lightning Protection System and Main Earthing System (Rev. 1	180 days I	Mon 11/01/21	Sat 10/07/21	Mon 11/01/21	Sat 10/0	07/21	0 days					-		+							
156 156 5.13.14	Submission for acceptance of subcontract works package (Rev. 10)	120 edays I	Mon 11/01/21	Tue 11/05/21	Mon 11/01/21	Tue 11/	/05/21	0 edays		157												
157 157 5.13.14.		30 edays	Tue 11/05/21	Thu 10/06/21	Tue 11/05/21			0 edays 156		158												
158 158 5.13.14			Thu 10/06/21	Sat 10/07/21	Thu 10/06/21			0 edays 157		159FF												
159 159 5.13.14			Sat 10/07/21	Sat 10/07/21	Sat 10/07/21			0 days 158FF	F						4 10/07							
160 160 5.13.15	General - CCTV Installation		Thu 01/07/21	Fri 31/12/21	Thu 01/07/21			0 days		163												
161 161 5.13.15			Thu 01/07/21	Mon 30/08/21	Thu 01/07/21 Mon 30/08/21			0 edays 0 edays 161		162 163												
162 162 5.13.15			Mon 30/08/21 Wed 29/09/21	Wed 29/09/21 Fri 29/10/21	Wed 29/09/21			0 edays 161 53 edays 162		164FF												
163 163 5.13.15 164 164 5.13.15			Fri 31/12/21	Fri 31/12/21	Fri 31/12/21			0 days 163FF								@ 31/12						
165 165 5.13.16	General - Civil Construction Work for underground pipework		Wed 01/07/20	Mon 10/08/20	Wed 01/07/20			0 days														
166 166 5.13.16			Wed 01/07/20	Tue 14/07/20	Wed 01/07/20			0 days		167	=											
167 167 5.13.16			Wed 15/07/20	Tue 28/07/20	Wed 15/07/20			0 days 166		168	<u></u>											
168 168 5.13.16			Wed 29/07/20	Tue 04/08/20	Wed 29/07/20			0 days 167		169FF	<u>+</u>											
169 169 5.13.16		0 days l	Mon 10/08/20	Mon 10/08/20	Mon 10/08/20	Mon 10	0/08/	0 days 168FF	F		@ 10/e	08										
170 170 5.13.17	General - Civil Construction Work for Temp. Filtrate Eq. System	40 days	Wed 01/07/20	Mon 10/08/20	Wed 01/07/20	Mon 10	0/08	0 days			-											
171 171 5.13.17	1 Submission for acceptance of subcontract works package	14 days \	Wed 01/07/20	Tue 14/07/20	Wed 01/07/20	Tue 14/	/07/20	0 days		172	-											
172 172 5.13.17	Invitation of tender for subcontract works	14 days	Wed 15/07/20	Tue 28/07/20	Wed 15/07/20	Tue 28/	/07/20	0 days 171		173	± 1											
173 173 5.13.17	Acceptance of conforming tender	7 days \	Wed 29/07/20	Tue 04/08/20	Wed 29/07/20	Tue 04/	/08/20	0 days 172		174FF	<u>*</u>											
174 174 5.13.17	4 Sub-contract work commencement date (Completed)		Mon 10/08/20	Mon 10/08/20	Mon 10/08/20			0 days 173FF	F		@ 10/0	8										
175 175 5.13.18	Mis - Modification of existing power house	109 days I	Mon 24/02/20	Fri 12/06/20	Mon 24/02/20	Fri 12/0	06/20	0 days			•											
	Task Milestone ◆ Project Su	mmary [Late	Critical	Split		Manual Progre	255		■ Milestone (Actual) ★												
Bestwise	Milestone, Tentative Summary Manual Su		Critical	Progres	ss		Slack (Float)			Slack												
Project: DE/2018/04 Date: Thu 01/07/21																						
Status Date Wed 30,	0.71									Page 3 of 23										DF :	018_04 Revised PG- (/D 11 202

Drainage Service	es Department			She			me for DE/2018/04 ge 1 E&M Works fo	r Sewage Treatment Facilitie	es						AEC
ID WBS	Task Name	Duration between Task Start and Finish	Finish	Early Start Early Fin	sh Free Slack Predec	essors Successors	Resource Names	2020 Half 1, 2020	Half 2, 2020	2021 Half 1, 2021	Half 2, 2021	2022 Half 1, 2022 Half 2, 2022	2023 Half 1, 2023	Half 2, 2023	2024 Half 1, 2024
176 5.13.18.1	. Submission for acceptance of subcontract works package	90 days Mon 24/02/20	Sat 23/05/20	Mon 24/02/20 Sat 23/0	05/20 0 days	177		The state of the s	м <u> </u>		I M J I S			M L J L S L	М Ј. Ј. М.
177 5.13.18.2	Invitation of tender for subcontract works	14 days Sun 24/05/20	Sat 06/06/20	Sun 24/05/20 Sat 06/	06/20 0 days 176	178			<u>+</u>						
178 5.13.18.3	Acceptance of conforming tender	1 day Sun 07/06/20	Sun 07/06/20	Sun 07/06/20 Sun 07/	06/20 0 days 177	179FF			+						
179 5.13.18.4	Sub-contract work commencement date (Completed)	0 days Fri 12/06/20	Fri 12/06/20	Fri 12/06/20 Fri 12/0	6/20 0 days 178FF	1155			12/06						
180 5.14	Part C: General Design Submissions	705 days Mon 02/12/19	Sat 06/11/21	Mon 02/12/19 Sat 06/	11/21 0 days			-				•			
1815.14.1	Planned Sectional Completion Date - Section 1	0 days Mon 12/07/21	Mon 12/07/21	Mon 12/07/21 Mon 12	/07/ 0 days 182FF	,183Ff					@ 12/07				
182 5.14.2	CDS001 - General Design Parameters (Rev. 11)	400 edays Fri 05/06/20	Sat 10/07/21	Fri 05/06/20 Sat 10/0	07/21 2.38 edays	181FF									
183 5.14.3	CDS020 - Electrical Installation Typical Details	355 edays Mon 20/07/20	Sat 10/07/21	Mon 20/07/20 Sat 10/0	07/21 2.38 edays	181FF									
184 5.14.4	CDS009 - Detailed Design for Plant Service Water System	125 edays Mon 01/03/21	Sun 04/07/21	Mon 01/03/21 Sun 04/	07/21 8.38 edays	181FF					_				
185 5.14.5	CDS012 - Detailed Design for SCADA System	301 edays Sat 09/01/21	Sat 06/11/21	Sat 09/01/21 Sat 06/2	11/21 0 edays 128	181FF,249FF,395F	F,524FI								
186 5.14.6	CDS13-1 - Detailed Design for CCTV System	90 edays Thu 01/04/21	Wed 30/06/21	Thu 01/04/21 Wed 30	/06/ 12.38 edays	181FF									
187 5.14.7	CDS13-2 - Detailed Design for Gas Detection and Monitoring System	90 edays Mon 01/03/21	Sun 30/05/21	Mon 01/03/21 Sun 30/	05/21 43.38 edays	181FF									
188 5.14.8	CDS14-1 - Detailed Design for Power monitoring system (PMS)	90 edays Mon 01/03/21	Sun 30/05/21	Mon 01/03/21 Sun 30/	05/21 43.38 edays	181FF				-					
189 5.14.9	CDS14-2 - Detailed Design for Computerized maintenance and manageme	90 edays Mon 01/03/21	Sun 30/05/21	Mon 01/03/21 Sun 30/	05/21 43.38 edays	181FF				_					
190 5.14.10	CDS14-3 - Detailed Design for Information and documents management s	90 edays Mon 01/03/21	Sun 30/05/21	Mon 01/03/21 Sun 30/	05/21 43.38 edays	181FF				-					
191 5.14.11	CDS031 - Detailed Design for MVAC System	90 edays Mon 01/03/21	Sun 30/05/21	Mon 01/03/21 Sun 30/	05/21 43.38 edays	181FF				-					
192 5.14.12	CDS042 - Detailed Design for Lightning Protection System	120 edays Mon 11/01/21	Tue 11/05/21	Mon 11/01/21 Tue 11/	05/21 62.38 edays	181FF									
193 5.14.13	Design submissions for E&M installation works of existing sludge thickening	300 edays Mon 02/12/19	Sun 27/09/20	Mon 02/12/19 Sun 27/		181FF									
194 5.14.14	Design Submission for Earthing and Lightning (Rev. 8)	147.38 edays Mon 04/01/21	Mon 31/05/21	Mon 04/01/21 Mon 31	/05/ 42 edays	181FF									
195 5.15	Works Area WA1-C	374 days Wed 01/01/20	Fri 08/01/21	Wed 01/01/20 Fri 08/0				•							
196 5.15.1	Actual Access / Handover Date	1 day Fri 21/02/20	Fri 21/02/20	Fri 21/02/20 Fri 21/0	2/20 0 days	200		⊛ _21/02							
197 5.15.2	Submission for acceptance of subcontract works package (Site Office) (04	60 days Wed 01/01/20	Sat 29/02/20	Wed 01/01/20 Sat 29/0	02/20 0 days 2SS+3	0 eda ₎ 198									
198 5.15.3	Invitation of quotations for subcontract works (Site Office)	21 days Sun 01/03/20	Sat 21/03/20	Sun 01/03/20 Sat 21/0	03/20 0 days 197	199		<u>*</u>							
199 5.15.4	Acceptance of conforming quotation (Site Office)	10 days Sun 22/03/20	Tue 31/03/20	Sun 22/03/20 Tue 31/	03/20 0 days 198	200		4							
200 5.15.5	Design and Fabrication of the Contractor's Site Accommodations	120 days Wed 01/04/20	Wed 29/07/20	Wed 01/04/20 Wed 29	/07/ 0 days 196,19	99 206		+							
201 5.15.6	Submission for acceptance of subcontract works package (Site Office Fou	20 days Fri 01/05/20	Wed 20/05/20	Fri 01/05/20 Wed 20	/05/ 0 days	202		_							
202 5.15.7	Invitation of quotations for subcontract works (Site Office Foundation)	18 days Thu 21/05/20	Sun 07/06/20	Thu 21/05/20 Sun 07/	06/20 0 days 201	203									
203 5.15.8	Acceptance of conforming quotation (Site foundation)	7 days Mon 08/06/20	Sun 14/06/20	Mon 08/06/20 Sun 14/	06/20 0 days 202	204			4						
2045.15.9	Design and Construction of the Contractor's Site Office foundation	30 days Mon 15/06/20	Tue 14/07/20	Mon 15/06/20 Tue 14/	07/20 0 days 203	205									
205 5.15.10	Construction of Contractor's Site Office foundation (Completed)	47 days Wed 15/07/20	Sun 30/08/20	Wed 15/07/20 Sun 30/	08/20 0 days 204	206			<u>*</u>						
206 5.15.11	Site Installation of the Contractor's Site Accommodations (MiC) (Rev. 5)	120 days Mon 31/08/20	Mon 28/12/20	Mon 31/08/20 Mon 28	/12/ 0 days 200,20	05 207			+						
207 5.15.12	Anticipated date of working at site (Rev. 5) (Completed)	4 days Tue 05/01/21	Fri 08/01/21	Tue 05/01/21 Fri 08/0	1/21 0 days 206					+					
208 5.16	Works Area WA2-C	1 day Fri 21/02/20	Fri 21/02/20	Fri 21/02/20 Fri 21/0	2/20 0 days			•							
209 5.16.1	Actual Access / Handover Date	1 day Fri 21/02/20	Fri 21/02/20	Fri 21/02/20 Fri 21/0	2/20 0 days			⊚ 21/02							
210 5.17	Inlet Works No. 1, Portion B-2 (PS 6B.2.1)	1400 days Mon 01/06/20	Mon 01/04/24	Mon 01/06/20 Mon 01	/04 0 days						++			+	
211 5.17.1	Planned Key Date Completion Date - KD1A, IW	0 days Fri 30/10/20	Fri 30/10/20	Fri 30/10/20 Fri 30/1	0/20 0 days 245FF	,246FF				30/10					
212 5.17.2	Planned Key Date Completion Date - KD1B, IW	0 days Tue 01/06/21	Tue 01/06/21	Tue 01/06/21 Tue 01/	06/21 0 days 247FF						@ 0°1/06				
213 5.17.3	Planned Sectional Completion Date - Section 1, IW	0 days Mon 12/07/21	Mon 12/07/21	Mon 12/07/21 Mon 12	/07/ 0 days 248FF	,249Ff					@ 12/07				
214 5.17.4	Planned Sectional Completion Date - Section 2, IW	0 days Mon 01/04/24	Mon 01/04/24	Mon 01/04/24 Mon 01	/04/ 0 days										•
215 5.17.5	Selection of Suppliers for major plant and materials for Inlet Works No.	335 days Mon 01/06/20	Sat 01/05/21	Mon 01/06/20 Sat 01/0	05/21 39.5 days						<u> </u>				
216 5.17.5.1	Inlet Works - inlet Pumps (Marking Scheme Approach), C11, ref. EQT006	120 days Mon 01/06/20	Mon 28/09/20	Mon 01/06/20 Mon 28/	09/20 0 days										
217 5.17.5.1.1		60 days Mon 01/06/20	Thu 30/07/20	Mon 01/06/20 Thu 30/0	7/20 0 days	218			-						
	marking scheme														
218 5.17.5.1.2	Invitation of quotations for purchasing package	30 days Fri 31/07/20	Sat 29/08/20	Fri 31/07/20 Sat 29/0		219									
219 5.17.5.1.3	Acceptance of conforming quotation (Completed)	30 days Sun 30/08/20	Mon 28/09/20	Sun 30/08/20 Mon 28/		248									
220 5.17.5.2	Inlet Works - mechanical raked bar screens, C11, ref. EQT052	58 days Fri 26/06/20	Sat 22/08/20	Fri 26/06/20 Sat 22/0											
221 5.17.5.2.1	Submission for acceptance of purchasing package	14 days Fri 26/06/20	Thu 09/07/20	Fri 26/06/20 Thu 09/0		222									
222 5.17.5.2.2		14 days Fri 10/07/20	Thu 23/07/20	Fri 10/07/20 Thu 23/0		223			1						
223 5.17.5.2.3	Acceptance of conforming quotation (Completed)	30 days Fri 24/07/20	Sat 22/08/20	Fri 24/07/20 Sat 22/0		248									
224 5.17.5.3	Inlet Works - screening conveyors and Diverters, C11, ref. EQT053	74 days Wed 01/07/20	Sat 12/09/20	Wed 01/07/20 Sat 12/0											
225 5.17.5.3.1	Submission for acceptance of purchasing package	30 days Wed 01/07/20	Thu 30/07/20	Wed 01/07/20 Thu 30/0		226			_						
226 5.17.5.3.2	Invitation of quotations for purchasing package	14 days Fri 31/07/20	Thu 13/08/20	Fri 31/07/20 Thu 13/0		227			٦						
227 5.17.5.3.3		30 days Fri 14/08/20	Sat 12/09/20	Fri 14/08/20 Sat 12/0		248			+						
228 5.17.5.4	Inlet Works - screening screw type compactors, C11, ref. EQT003	105 days Wed 01/07/20	Tue 13/10/20	Wed 01/07/20 Tue 13/1											
229 5.17.5.4.1		45 days Wed 01/07/20	Fri 14/08/20	Wed 01/07/20 Fri 14/08		230									
230 5.17.5.4.2		30 days Sat 15/08/20	Sun 13/09/20	Sat 15/08/20 Sun 13/0		231			+1						
231 5.17.5.4.3		30 days Mon 14/09/20	Tue 13/10/20	Mon 14/09/20 Tue 13/1		248			+						
232 5.17.5.5	Inlet Works - grit removal system, C11, ref. EQT004	90 days Wed 01/07/20	Mon 28/09/20	Wed 01/07/20 Mon 28/											
233 5.17.5.5.1	Submission for acceptance of purchasing package	30 days Wed 01/07/20	Thu 30/07/20	Wed 01/07/20 Thu 30/0	7/20 0 days	234									
									- Annual Control						
twise	Task Milestone ♦ Project Sum Milestone, Tentative ♥ Summary Manual Sum		Critical Progres		Manual Progress	Milestone (Actual) Slack	*					**			
DE/2018/04 nu 01/07/21	Milestone, Tentative Summary Manual Sum	i Critical	Progres		nuch (Flodi)	SIdCK									

Drainage Services Departmer The Government of the Henry Kong Special Administrative R	nt Region				Shek Wu		ng Plant - Main Works Stage	ie for DE/2018/04 e 1 E&M Works f	or Sewage Treatment Facilities								
ID WBS Task Name	a .	Duration between Task Start Start and Finish	Finish	Early Start	Early Finish	Free Slack Prede	cessors Successors	Resource Names	2020 Half 1, 2020	Half 2, 2020	2021 Half 1, 2	021	Half 2, 2021	2022 Half 1, 2022	Half 2, 2022	2023 Half 1, 2023	20 Half 2, 2023 Ha
234 5.17.5.5.2	Invitation of quotations for purchasing package	30 days Fri 31/07/20	Sat 29/08/20	Fri 31/07/20	Sat 29/08/20	0 days 233	235	rumes	N J M M		N J	M I M	Haif 2, 2021	Hair I, 2022	J S S		M J S N
	Acceptance of conforming quotation (Completed)	30 days Sun 30/08/20	Mon 28/09/20	Sun 30/08/20	Mon 28/09/20	0 days 234	248										
	nlet Works - grit classifiers, C11, ref. EQT005	90 days Wed 01/07/20	Mon 28/09/20	Wed 01/07/20	Mon 28/09/20					-							
237 5.17.5.6.1	Submission for acceptance of purchasing package	30 days Wed 01/07/20	Thu 30/07/20	Wed 01/07/20		0 days	238										
			Sat 29/08/20		Sat 29/08/20	0 days 237	239										
238 5.17.5.6.2	Invitation of quotations for purchasing package	30 days Fri 31/07/20		Fri 31/07/20													
239 5.17.5.6.3	Acceptance of conforming quotation (Completed)	30 days Sun 30/08/20	Mon 28/09/20	Sun 30/08/20	Mon 28/09/20		248										
	nlet Works - Fixed Bar Screen, C11, ref. EQT046 (Rev. 10)	310 days Fri 26/06/20	Sat 01/05/21	Fri 26/06/20	Sat 01/05/21							-					
241 5.17.5.7.1	Submission for acceptance of purchasing package	14 days Fri 26/06/20	Thu 09/07/20	Fri 26/06/20	Thu 09/07/20	0 days	242										
242 5.17.5.7.2	Invitation of quotations for purchasing package	266 days Fri 10/07/20	Thu 01/04/21	Fri 10/07/20	Thu 01/04/21	0 days 241	243			<u> </u>							
243 5.17.5.7.3	Acceptance of conforming quotation (Rev. 10)	30 days Fri 02/04/21	Sat 01/05/21	Fri 02/04/21	Sat 01/05/21	0 days 242	248					-					
244 5.17.6 Desi	ign Submissions for IW	479 days Wed 15/07/20	Sat 06/11/21	Wed 15/07/20	Sat 06/11/21	0 days				-				-			
245 5.17.6.1 El	lectrical schematic drawings for Inlet Works No. 1	90 days Wed 15/07/20	Mon 12/10/20	Wed 15/07/20	Mon 12/10/	. 0 days	211FF			-							
246 5.17.6.2 CI	DS080-1 - Civil and dimensional requirements drawings for Inlet Works No. 1	45 days Tue 01/09/20	Thu 15/10/20	Tue 01/09/20	Thu 15/10/20	0 days	211FF										
247 5.17.6.3 CI	DS081-1 - Civil and dimensional requirements drawings for Inlet Work	210 days Fri 28/08/20	Thu 25/03/21	Fri 28/08/20	Thu 25/03/21	0 days	212FF										
248 5.17.6.4 CI	DS002 - Detailed Design for Inlet Works No. 1	144 edays Mon 01/03/21	Fri 23/07/21	Mon 01/03/21	Fri 23/07/21	0 edays 223,2	27,219256,278,263,266,26	59,272			l						
	DS021 - Detailed Design for Electrical Installations for Inlet Works No.	166.63 edays Sun 23/05/21	Sat 06/11/21	Sun 23/05/21		0 edays 72,78	,82,86,73,295,287,298,213	BFF				¥					
	DS034-1 - Detailed Design for Electrical Installations BS at Inlet Works	120 edays Fri 12/03/21	Sat 10/07/21	Fri 12/03/21		2.38 edays 133	348,213FF					_					
	DS025-1 - Detailed Design for LV Switchboards for Inlet Works No. 1	60 edays Mon 03/05/21	Fri 02/07/21	Mon 03/05/21			287,213FF					1					
	DS026-1 - Detailed Design for HV Switchboards for Inlet Works No. 1	60 edays Sun 18/04/21	Thu 17/06/21	Sun 18/04/21			291,213FF					Y					
	DS026-1 - Detailed Design for HV Switchboards for linet Works No. 1		Tue 30/03/21	Tue 01/09/20			284,213FF			+							
		210 edays Tue 01/09/20					204,21317										
	nufacturing and Delivery of Plant & Materials	641 days Tue 30/03/21	Fri 30/12/22	Tue 30/03/21													
	nlet Pumps, EQT006	489 days Sat 24/07/21	Thu 24/11/22	Sat 24/07/21										4			
	Manufacturing of Inlet Pumps, EQT006	240 days Sat 24/07/21	Sun 20/03/22	Sat 24/07/21			257										
257 5.17.7.1.2	Factory Acceptance Test of Plant (to be witnessed by PM)	60 days Mon 21/03/22	Thu 19/05/22			129 days 256	258							<u> </u>			
258 5.17.7.1.3	Shipping and Delivery of Plant to site	60 days Mon 26/09/22	Thu 24/11/22	Mon 26/09/22	Thu 24/11/22	225 days 257,3	05SS-6323								1		
259 5.17.7.2 M	Nechanical Raked Bar Screen, EQT052	489 days Sat 24/07/21	Thu 24/11/22	Sat 24/07/21	Thu 24/11/22	2 31 days	319						-			7	
260 5.17.7.2.1	Manufacturing and Factory Acceptance Test of Plant	240 days Sat 24/07/21	Sun 20/03/22	Sat 24/07/21	Sun 20/03/22	189 days 248	261						T				
261 5.17.7.2.2	Shipping and Delivery of Plant to site	60 days Mon 26/09/22	Thu 24/11/22	Mon 26/09/22	Thu 24/11/22	31 days 260,3	05SS-6321,324								*		
262 5.17.7.3 Sc	creening Conveyors and Diverters, EQT053	489 days Sat 24/07/21	Thu 24/11/22	Sat 24/07/21	Thu 24/11/22	2 357 days							-			-	
	Manufacturing and Factory Acceptance Test of Plant	240 days Sat 24/07/21	Sun 20/03/22			189 days 248	264						+				
	Shipping and Delivery of Plant to site	60 days Mon 26/09/22	Thu 24/11/22	Mon 26/09/22			05SS-6322								*		
	creening Screw Type Compactors, EQT003	489 days Sat 24/07/21	Thu 24/11/22	Sat 24/07/21			319						-			_	
	Manufacturing and Factory Acceptance Test of Plant	240 days Sat 24/07/21	Sun 20/03/22			189 days 248	267						+				
267 5.17.7.4.2	Shipping and Delivery of Plant to site	60 days Mon 26/09/22	Thu 24/11/22			173 days 266,3											
		489 days Sat 24/07/21	Thu 24/11/22	Sat 24/07/21												-	
	irit Removal System, EQT004						270										
	Manufacturing and Factory Acceptance Test of Plant	240 days Sat 24/07/21	Sun 20/03/22			189 days 248	270								Į		
	Shipping and Delivery of Plant to site	60 days Mon 26/09/22	Thu 24/11/22			246 days 269,3	0555-6325										
	irit Classifiers, EQT005	489 days Sat 24/07/21	Thu 24/11/22	Sat 24/07/21													
272 5.17.7.6.1	Manufacturing and Factory Acceptance Test of Plant	240 days Sat 24/07/21	Sun 20/03/22			189 days 248	273										
273 5.17.7.6.2	Shipping and Delivery of Plant to site	60 days Mon 26/09/22	Thu 24/11/22			260 days 272,3	05SS-6326								X		
274 5.17.7.7 Pi	ipework, EQT036 (Rev. 11)	438 days Mon 13/09/21	Thu 24/11/22	Mon 13/09/21	Thu 24/11/22	288 days 56										•	
275 5.17.7.7.1	Manufacturing and Factory Acceptance Test of Plant	240 days Mon 13/09/21	Tue 10/05/22	Mon 13/09/21	Tue 10/05/22	138 days 248	276						1				
276 5.17.7.7.2	Shipping and Delivery of Plant to site	60 days Mon 26/09/22	Thu 24/11/22	Mon 26/09/22	Thu 24/11/22	151 days 275,3	05SS-6328								*		
277 5.17.7.8 St	toplogs and Penstocks, EQT013	489 days Sat 24/07/21	Thu 24/11/22	Sat 24/07/21	Thu 24/11/22	168 days							-			•	
278 5.17.7.8.1	Manufacturing and Factory Acceptance Test of Plant	300 days Sat 24/07/21	Thu 19/05/22	Sat 24/07/21	Thu 19/05/22	129 days 248	279							_			
279 5.17.7.8.2	Shipping and Delivery of Plant to site	60 days Mon 26/09/22	Thu 24/11/22	Mon 26/09/22	Thu 24/11/22	31 days 278,3	05SS-6319								*		
	/alves and Actuators, EQT036, EQT042 (Rev. 11)	393 days Thu 28/10/21	Thu 24/11/22	Thu 28/10/21	Thu 24/11/22	288 days 56,60										•	
	Manufacturing and Factory Acceptance Test of Plant	240 days Thu 28/10/21	Fri 24/06/22	Thu 28/10/21			282										
282 5.17.7.9.2	Shipping and Delivery of Plant to site	60 days Mon 26/09/22	Thu 24/11/22			151 days 281,3									*		
	ifting Appliances	590 days Tue 30/03/21	Wed 09/11/22	Tue 30/03/21													
			Wed 05/11/22 Wed 24/11/21			. 305 days 253	285					+					
	Manufacturing and Factory Acceptance Test of Plant	240 days Tue 30/03/21													Į		
	Shipping and Delivery of Plant to site	45 days Mon 26/09/22	Wed 09/11/22	Mon 26/09/22			UDDS-03U9										
	V Switchboards	369 days Sat 06/11/21	Wed 09/11/22	Sat 06/11/21													
	IW - Manufacturing of Plant	240 days Sat 06/11/21	Sun 03/07/22	Sat 06/11/21													
288 5.17.7.11.2	IW - Factory Acceptance Test of Plant (to be witnessed by PM)	60 days Mon 04/07/22	Thu 01/09/22	Mon 04/07/22	Thu 01/09/22	24 days 287	289										
289 5.17.7.11.3	IW - Shipping and Delivery of Plant to site	45 days Mon 26/09/22	Wed 09/11/22	Mon 26/09/22	Wed 09/11/	60 days 30555	-60 ed334								¥		
290 5.17.7.12 H	IV Switchboards, EQT031	510 days Fri 18/06/21	Wed 09/11/22	Fri 18/06/21	Wed 09/11	0 days											
291 5.17.7.12.1	IW - Manufacturing of Plant	240 days Fri 18/06/21	Sat 12/02/22	Fri 18/06/21	Sat 12/02/22	0 days 252	292						*	7			
292 5.17.7.12.2	IW - Factory Acceptance Test of Plant (to be witnessed by PM)	90 days Sun 13/02/22	Fri 13/05/22	Sun 13/02/22	Fri 13/05/22	135 days 291	293							<u> </u>			
									1				1	LIII			
Task Stwise Milestone To	Milestone ♦ Project Sun Tentative Summary Manual Sur		Critical S	Splits	Manual Slack (Fl	Progress ————	Milestone (Actual)	*									
t: DE/2018/04	Summary Manual Sur	, · crucal	Progress		Sidck (FI	/	JIOCK										
Thu 01/07/21																	

December Process Pro	2020 2021 2021 2022 2023 2024 Half 1, 2020 Half 1, 2021 Half 1, 2021 Half 1, 2022 Half 2, 2023 Half 1, 2024 Half 1, 2024 Half 2, 2023 Half 1, 2024 Half 2, 2023 Half 3, 2024 Half 3, 2025 Half 3, 2024 Half 3, 2025 H
\$1,000,000,000,000,000,000,000,000,000,0	
1945-127-121 1947/2007 September hower transformers, 195012 134 degris 601/121 134 de	25/11
\$55.17.13.2 N. Machantanique and Rody Assessment Teach Flant \$1.00 Major Major 100 Major 1	25/11
264.572.141 WSinging and binary of Plants to also 46 Gay Name (1997) West (
\$2,52,12.5.1 First Control	
280,171.714.1 Suppre que Deluvey (Filter, P.C. Ler 16) To be inhoised by 76 Graph 190,277.21 Filtry Assignment Test of Pist, P.C. Ler 16) To be inhoised by 76 Graph 190,277.21 The Suppre que Deluvey of Delute is in the Suppre que Deluvey of Filter is in the Suppre que Deluve	
1998 17.75	25/11
	25/11
1901-117-151 The Administration of Position 1901-117-151 The Administr	25/11
2021.17.75.1 IV - Manufacturing and Factory Acceptance for of Plant 360 days for \$2007721 Sim 2000722 Part 2007722 10 days (20,0000720 10 days (20,0000700 10 da	25/11
1995.127.5.5.2 Mr - Prigrate and Delinery of Planet to site	
\$\ \begin{align*} \$\ \text{13.14} \end{align*} \text{ \text	
395.57.8.2 Tentsrive Circl Handower Date, INV cabbes draw pits from MFR2 to INV 1 day Tax 34(97)73 Tax 14(97)73 Tax	
307.5.17.8.3 Commencement of EAM Installation at Inlet Works No. 1 438 days Set 26/31/22 Wed 07/02/24 Set 26/31/22 Wed 07/02/2 5 days 305 Very 305	0.14/02
1905.17.8.3.1 Provision of Temporary Water Supply, Electricity Supple, Lighting, W 30 days 5at 28/11/22 Sun 15/11/22 Sun 15/11/22 Sun 15/11/22 Od days 105	
100 5.17.8.3.2 Installation of Lifting Appliances at Indet Works No. 1	
305.17.8.3.2. 1/F EOT Crame LA-OL-O. SWL151	
1315.17.8.3.2.	
325.17.8.3.2	
1315.17.8.3.2.\ UG EOT Crane LA-01-OS SW1.10t	
316.517.8.3.2. UG EOT Crane LA-01-05 SWL 10R	
315.17.8.3.2 1/F Retractable Crane LA-01-06 SWL 101 45 days Fri 24/02/23 Sun 09/04/23 Sun 09/04/23 O days 312 317 LA - C x + x + x + x + x + x + x + x + x + x	
316.517.8.3.2 Submission of T&C Plan and Procedures of LA for acceptance 14 days Sat 26/11/22 Fri 09/12/22 Sat 26/11/22 Fri 09/12/22 Sat 26/11/22 Fri 09/12/22 Sat 26/11/22 Sat 26/11/22 Sat 26/11/22 Sat 26/11/22 Sat 26/11/22 Sat 26/11/22 Sat 26/11/22 Sat 26/11/22 Sat 26/11/22 Sat 26/11/23 Odays 3005;13.13;13:230 La-8 x 4 x 4 x 4 x 4 x 4 x 4 x 4 x 4 x 4 x	
175.17.8.3.2.1 T8C, Loading Test for Lifting Appliances 7 days Mon 10/04/23 Sun 16/04/23 Mon 10/04/23 Sun 16/04/23 Odays 310,311,312320 LA - B x 4 e 33.8 5.17.8.3.3 Mechanical installations for Indet Works No. 1 250 days Mon 26/12/22 Fri 10/09/23 Mon 26/12/22 Fri 10/09/23 Odays 30955149 days,345,338S 1395.17.8.3.3.1 Installation of persocks and stoplogs (Penstock 35nos, Stoplogs 3 120 days Mon 26/12/22 Mon 24/04/23 Mon 26/12/22 Mon 24/04/2. Odays 255,559,97528,829,332 ME - E x 4 odays Mon 18/04/23 Sun 23/04/23 Odays 30955149 days,345,338S Mechanical raised for fixed bar screen (x4), EQT052 90 days Mon 26/12/22 Sun 24/04/23 Mon 17/04/23 Sun 23/04/23 Odays 309,311,312 322 Me - E x 4 odays Mon 26/12/22 Sun 24/04/23 Mon 18/04/23 Sun 23/04/23 Odays 309,311,303 324 Me - E x 4 odays Mon 26/12/22 Sun 24/04/23 Mon 18/04/23 Sun 23/04/23 Odays 309,311,303 324 Me - E x 4 odays Mon 26/12/22 Sun 24/04/23 Mon 26/12/22 Mon 24/04/23 Sun 23/04/23 Odays 309,311,303 324 Me - E x 4 odays Mon 26/12/22 Sun 24/04/23 Mon 26/12/22 Mon 24/04/23 Sun 23/04/23 Odays 309,311,303 324 Me - E x 4 odays Mon 26/12/22 Sun 24/04/23 Mon 26/12/22 Mon 24/04/23 Mon 26/12/23 Mon 26/12/23 Mon 26/12/23 Mon 26/12/23 Mon 26/12/23 Mon 26/12/23 Mon 26/12/23 Mon 26/12/23 Mon 26/12/23 Mon 26/12/23 To 26/04/23 Mon 26/12/23 Mon 26/12/23 Mon 26/12/23 Mon 26/12/23 Mon 26/12/23 Mon 26/12/23 Mon 26/12/23 Mon 26/12/23 Mon 26/12/23 Mon 26/12/23 Mon 26/12/23 Mon 26/12/23 Mon 26/12/23 Mon 26/12/23 Mon 26/12/23 Mon 26/12/23 Mon 26/12/2	
3185.17.8.3.3 Mechanical installations for liniet Works No. 1 250 days Mon 26/12/22 Fri 03/09/23 Mon 26/12/22 Mon 26/12/22 Mon 26/12/23	
1915.17.8.3.3.: Installation of penstocks and stoplogs (Penstock 35nos, 9toplogs 3 120 days Mon 26/12/22 Mon 24/04/23 Mon 26/12/22 Mon 24/04/2. 0 days 255,259,27528,329,332 ME - E. x 4 3205.17.8.3.3.: Installation of fixed bar screen (x1), EQT046 7 days Mon 17/04/23 Sun 23/04/23 Mon 17/04/23 Sun 23/04/23 0 days 317,303 324 ME - D. x 2 1215.17.8.3.3.: Installation of screening conveyors (x6), EQT052 90 days Mon 86/12/22 Sat 25/08/23 Mon 26/12/22 Sat 25/08/23 22 days 261 322 ME - A. x 6 1225.17.8.3.3.: Installation of screening conveyors (x6), EQT053 30 days Mon 17/04/23 Tun 16/05/23 Mon 17/04/23 Sun 23/04/23 Tun 16/05/23 O days 309,321,26f-927 ME - A. x 6 1249x 5at 08/07/23 Fit 18/05/23 Mon 17/04/23 Sat 08/07/23 0 days 309,321,26f-927 ME - A. x 6 1249x 5at 08/07/23 Fit 18/05/23 Mon 24/04/23 Fit 07/07/23 O days 309,221,26f-927 ME - B. x 6 1249x 5at 12/08/23 Fit 07/07/23 Mon 24/04/23 Fit 07/07/23 O days 309,221,26f-927 ME - B. x 6 1249x 5at 12/08/23 Fit 07/07/23 Mon 24/04/23 Fit 07/07/23 O days 309,221,26f-927 ME - B. x 6 1249x 5at 12/08/23 Fit 07/07/23 Mon 24/04/23 Fit 07/07/23 O days 309,221,26f-927 ME - B. x 6 1249x 5at 12/08/23 Fit 07/07/23 Mon 24/04/23 Fit 07/07/23 O days 309,221,26f-927 ME - B. x 6 1249x 5at 12/08/23 Fit 07/07/23 Fit 11/08/23 O days 320,26f 323 ME - B. x 6 1249x 5at 12/08/23 Fit 07/07/23 Fit 11/08/23 O days 320,26f 323 ME - B. x 6 1249x 5at 12/08/23 Fit 07/07/23 Fit 11/08/23 O days 320,26f 323 ME - B. x 6 1249x 5at 12/08/23 Fit 07/07/23 Fit 11/08/23 O days 320,26f 324 days 325,276 ME - B. x 6 1249x 5at 12/08/23 Fit 07/07/23 Fit 11/08/23 O days 320,26f 324 days 325,276 ME - B. x 6 1249x 5at 12/08/23 Fit 07/07/23 Fit 11/08/23 O days 329,276 ME - B. x 6 1249x 5at 12/08/23 Fit 07/07/23 Fit	
3205.17.8.3.3.: Installation of fixed bar screen (x1), EQT046 7 days Mon 17/04/23 Sun 23/04/23 Mon 17/04/23 Sun 23/04/23 Mon 17/04/23 Sun 23/04/23 O days 317,303 324 ME - D. x 2 3215.17.8.3.3.: Installation of mechanical raked coarse bar screens (x4), EQT052 90 days Mon 26/12/22 Sat 25/03/23 Mon 17/04/23 Tue 16/05/23 Mon 17/04/23 Tue 16/05/23 Mon 17/04/23 Tue 16/05/23 O days 300,321,264327 ME - A. x 4 3225.17.8.3.3.: Installation of inlet pumps (x5), EQT006 21 days Sat 08/07/23 Fri 28/07/23 Fri 28/07/23 Fri 28/07/23 Fri 28/07/23 Mon 24/04/23 Fri 07/07/23 Fri 01/09/23 Fri	
3215.17.8.3.3.! Installation of mechanical raked coarse bar screens (x4), EQT052 90 days Mon 26/12/22 Sat 25/03/23 Mon 26/12/22 Sat 25/03/23 1cu 16/05/23 0 days 309,321,264327 ME - A x4- 3225.17.8.3.3.! Installation of lelte pumps (x6), EQT053 30 days Mon 17/04/23 Fri 07/07/23 Sat 08/07/23 Fri 28/07/23 0 days 309,332555-325 ME - 8 x4- 3245.17.8.3.3.! Installation of mechanical raked fine bar screens (x4), EQT052 75 days Mon 24/04/23 Fri 107/07/23 Mon 24/04/23 Fri 07/07/23 0 days 309,33255-325 ME - 8 x4- 325.17.8.3.3.! Installation of price main control of price to state of the pumps (x6), EQT004 14 days Sat 29/07/23 Fri 11/08/23 Sat 29/07/23 Fri 11/08/23 0 days 323,270 326 ME - 8 x4- 325.17.8.3.3.! Installation of price moval system (x3), EQT004 14 days Sat 29/07/23 Fri 11/08/23 Sat 29/07/23 Fri 11/08/23 0 days 323,270 326 ME - 8 x4- 325.17.8.3.3.! Installation of price moval system (x2), EQT005 21 days Sat 12/08/23 Fri 10/09/23 Sat 12/08/23 Tue 06/06/23 Wed 17/05/23 Tue 06/06/23 12 days 325.273 ME - 8 x4- 328.5.17.8.3.3.! Installation of compactors (x2), EQT003 21 days Wed 17/05/23 Tue 06/06/23 Wed 17/05/23 Tue 06/06/23 Ued 24/05/ 0 days 319,276,287.2355+14 days,330 ME - D x2- 329.5.17.8.3.3.! Installation of pipework and valves, EQT036 30 days Tue 25/04/23 Wed 24/05/23 Tue 25/04/23 Wed 24/05/ 0 days 319,276,287.2355+14 days,330 ME - D x2- 329.5.17.8.3.3.! Installation of pipework and valves, EQT035-1 90 days Tue 25/04/23 Wed 24/05/23 Tue 25/04/23 Wed 24/05/2 0 days 319 3235-14 days,330 ME - D x2- 333.5.17.8.3.3.! Installation of Piter forms, Covers etc. EQT050 18 days Mon 26/12/22 Fri 23/06/23 Tue 22/08/23 Tue 22/08/23 317 days 328,325,325,325,325-325 ME - D x2- 333.5.17.8.3.3.! Installation of Piter forms, Covers etc. EQT050 18 days Mon 09/01/23 Sat 04/11/23 Mon 09/01/23 Tue 22/08/23 Tue 22/08/23 Tue 22/08/23 137 days 328,325,325.3.3 days 39 U.V. A x4- 44 3335.5.17.8.3.4.! Installation of Piter forms, Mrs No. 1 80 days Mon 09/01/23 Mon 09/01/23 Mon 09/01/23 Mon 09/01/23 Mon 09/01/23 Mon 09/01/23 Mon	
3225.17.8.3.3. Installation of screening conveyors (x6), EQT053 30 days Mon 17/04/23 Fri 28/07/23 Sat 08/07/23 Fri 28/07/23 0 days 309,321,264327 ME - A x 4 3 225.17.8.3.3. Installation of inlet pumps (x5), EQT006 21 days Sat 08/07/23 Fri 28/07/23 Sat 08/07/23 Fri 28/07/23 0 days 309,32855+325 ME - 8 x 4 3 245.17.8.3.3. Installation of girt removal system (x3), EQT004 12 days Sat 28/07/23 Fri 17/07/23 Mon 24/04/23 Fri 07/07/23 0 days 320,261 323 ME - 8 x 4 3 255.17.8.3.3. Installation of girt removal system (x3), EQT004 12 days Sat 28/07/23 Fri 11/08/23 Sat 28/07/23 Fri 11/08/23 0 days 323,270 326 ME - 8 x 4 3 255.17.8.3.3. Installation of girt classifiers (x2), EQT005 21 days Sat 21/08/23 Fri 01/09/23 Sat 12/08/23 Fri 01/09/23 127 days 325,273 ME - 8 x 4 3 255.17.8.3.3. Installation of compactors (x2), EQT003 21 days Sat 28/07/24 Wed 24/05/23 Wed 17/05/23 Tue 06/06/23 21 days 322,267 ME - 8 x 4 4 3 255.17.8.3.3. Installation of plework and valves, EQT036 30 days Tue 25/04/23 Wed 24/05/23 Tue 25/04/23 Wed 24/05/2 0 days 319,276,2873,2355+14 days,330 ME - D x 2 3 235.17.8.3.3. Installation of instrumentations, EQT035-1 90 days Thu 25/05/23 Tue 22/08/23 Thu 25/05/23 Tue 22/08/23 137 days 328,329,52 ME - A x 4 3 315.17.8.3.3. Installation of Platforms, Covers etc, EQT050 180 days Tue 25/04/23 Mon 26/12/22 Fri 23/06/23 Tue 22/08/23 137 days 319 ME - D x 2 3325.17.8.3.3. Site Acceptance Tests - mechanical aspects including alignment an 120 days Tue 25/04/23 Tue 25/04/23 Mon 06/01/23 Sat 04/11/	
225.17.8.3.1: Installation of inlet pumps (x5), EQT006 21 days Sat 08/07/23 Fri 28/07/23 Sat 08/07/23 Fri 28/07/23 0 days 309,32855+325 ME - B x 4-3245.17.8.3.3. Installation of mechanical raked fine bar screens (x4), EQT052 75 days Mon 24/04/23 Fri 07/07/23 Mon 24/04/23 Fri 07/07/23 0 days 320,261 323 ME - B x 4-325.17.8.3.3. Installation of grit removal system (x3), EQT004 14 days Sat 29/07/23 Fri 11/08/23 Sat 29/07/23 Fri 11/08/23 0 days 320,261 323 ME - B x 4-325.17.8.3.3. Installation of grit dassifiers (x2), EQT005 21 days Sat 12/08/23 Fri 01/09/23 Fri 01/09/23 Fri 01/09/23 127 days 325,273 ME - B x 4-3275.17.8.3.3. Installation of grit dassifiers (x2), EQT003 21 days Wed 17/05/23 Tue 06/06/23 Wed 17/05/23 Tue 06/06/23 Wed 24/05/23 Odays 319, 276,28132355514 days,330 ME - D x 2-3255.17.8.3.3. Installation of pipework and valves, EQT036 30 days Tue 25/04/23 Wed 24/05/23 Tue 25/04/23 Wed 24/05/20 Odays 319, 276,28132355514 days,330 ME - D x 2-3255.17.8.3.3. Installation of instrumentations, EQT035-1 90 days Thu 25/05/23 Tue 22/08/23 Thu 25/05/23 Tue 22/08/23 137 days 328,329,52 ME - A x 4-3315.17.8.3.3. Installation of Platforms, Covers etc, EQT050 180 days Mon 26/12/22 Fri 23/06/23 Mon 26/12/22 Fri 23/06/23 Tue 22/08/23 137 days 328,329,52 ME - D x 2-3325.17.8.3.3. Site Acceptance Tests - mechanical aspects including alignment an 120 days Tue 25/04/23 Tue 22/08/23 Tue 22/08/23 Tue 22/08/23 137 days 319 ME - D x 2-3325.17.8.3.4. Installation of Instrumentations, MF No. 1 (Rev. 8) 30 days Mon 09/01/23 Sat 04/11/23 Mon 09/01/23 Sat 04/11	
3245.17.8.3.3.1 Installation of mechanical raked fine bar screens (x4), EQT052 75 days Mon 24/04/23 Fri 07/07/23 Mon 24/04/23 Fri 07/07/23 0 days 320,265 323 ME - B x 4 325 5.17.8.3.3.1 Installation of grit removal system (x3), EQT004 14 days 5at 29/07/23 Fri 11/08/23 5at 29/07/23 Fri 11/08/23 5at 29/07/23 Fri 11/08/23 5at 29/07/23 Fri 11/08/23 0 days 323,270 326 ME - B x 4 325 5.17.8.3.3.1 Installation of grit classifiers (x2), EQT005 21 days 5at 12/08/23 Fri 01/09/23 Sat 12/08/23 Fri 01/09/23 127 days 325,273 ME - B x 4 325 5.17.8.3.3.1 Installation of compactors (x2), EQT003 21 days Wed 17/05/23 Tue 06/06/23 Wed 17/05/23 Tue 06/06/23 214 days 322,267 ME - A x 4 328 5.17.8.3.3.1 Installation of pipework and valves, EQT036 30 days Tue 25/04/23 Wed 24/05/23 Tue 25/04/23 Wed 24/05/ 0 days 319,276,283 3255+14 days,330 ME - D x 2 329 5.17.8.3.3.1 Installation of instrumentations, EQT035-1 90 days Thu 25/05/23 Tue 22/08/23 Thu 25/05/23 Tue 22/08/23 137 days 328,329,525 ME - A x 4 4 331 5.17.8.3.3.1 Installation of Platforms, Covers etc, EQT050 180 days Mon 26/12/22 Fri 23/06/23 Mon 26/12/22 Fri 23/06/23 Tue 22/08/23 137 days 328,329,525 ME - A x 4 4 331 5.17.8.3.3.1 Site Acceptance Tests - mechanical aspects including alignment an 120 days Thu 25/05/23 Tue 22/08/23 Tue 22/08/23 137 days 319 ME - D x 2 333 5.17.8.3.4. Electrical installations for inlet Works No. 1 300 days Mon 09/01/23 Sat 04/11/23 Mon 09/01/23 Sat 04/11/23 Sa	
Saz S.17.8.3.3. Installation of grit removal system (x3), EQT004 14 days Sat 29/07/23 Fri 11/08/23 Sat 29/07/23 Fri 11/08/23 Sat 29/07/23 Fri 11/08/23 Sat 29/07/23 Fri 11/08/23 Sat 29/07/23 Sat 12/08/23 Fri 01/09/23 Sat 12/08/23 Fri 01/09/23 Sat 12/08/23 Fri 01/09/23 Sat 12/08/23 Sat 12/08/23 Fri 01/09/23 Sat 12/08/23 Sa	
326 5.17.8.3.3.1 Installation of grit classifiers (x2), EQT005 21 days Sat 12/08/23 Fri 01/09/23 Sat 12/08/23 Tue 06/06/23 Wed 17/05/23 Tue 06/06/23 214 days 322,267 ME - A x 4 days Med 17/05/23 Tue 06/06/23 Wed 17/05/23 Tue 06/06/23 214 days 322,267 ME - A x 4 days Med 24/05/23 Tue 25/04/23 Wed 24/05/23 Tue 25/04/23 Wed 24/05/23 Tue 25/04/23 Wed 24/05/23 Tue 25/04/23 Wed 24/05/23 Tue 25/04/23 Wed 24/05/23 Tue 25/04/23 Wed 24/05/23 Tue 25/04/23 Wed 24/05/23 Tue 25/04/23 Wed 24/05/23 Tue 25/04/23 Wed 24/05/23 Tue 25/04/23 Wed 24/05/23 Tue 25/04/23 Wed 24/05/23 Tue 25/04/23 Tue 25/04/23 Tue 25/04/23 Tue 25/04/23 Tue 25/04/23 Tue 25/04/23 Tue 25/04/23 Tue 25/04/23 Tue 25/04/23 Tue 25/05	
3275.17.8.3.3.! Installation of compactors (x2), EQT003 21 days Wed 17/05/23 Tue 06/06/23 Wed 24/05/23 Tue 06/06/23 Tue 06/06/23 Z14 days 322,267 ME - A X 4 - A 24/05/23 Tue 25/04/23 Wed 24/05/23 Tue 25/04/23 Wed 24/05/23 Tue 25/04/23 Wed 24/05/23 Tue 25/04/23 Wed 24/05/23 Tue 25/04/23 Wed 24/05/23 Tue 25/04/23 Wed 24/05/23 Tue 25/04/23 Wed 24/05/23 Tue 25/04/23 Wed 24/05/23 Tue 25/04/23 Wed 24/05/23 Tue 25/04/23 Wed 24/05/23 Tue 25/04/23 Wed 24/05/23 Tue 25/04/23 Wed 24/05/23 Tue 25/04/23 Wed 24/05/23 Tue 25/04/23 Wed 24/05/23 Tue 25/04/23 Tue 25	
3 28 5.17.8.3.3.: Installation of pipework and valves, EQT036 3 28 5.17.8.3.3.: Pipework pressure tests 3 0 days Tue 25/04/23 Wed 24/05/23 Tue 25/04/23 Wed 24/05/23 Tue 25/04/23 Wed 24/05/ 0 days 319, 276, 28 32355+14 days, 330 ME - D x 2- 3 30 5.17.8.3.3.: Installation of instrumentations, EQT035-1 9 0 days Thu 25/05/23 Tue 22/08/23 Tue 22/08/23 Tue 22/08/23 Tue 22/08/23 137 days 328, 329, 52 ME - A x 4- 1315.17.8.3.3.: Site Acceptance Tests - mechanical aspects including alignment an 120 days Tue 25/04/23 Tue 22/08/23 Tue 22/08/23 Tue 25/04/23 Tue 22/08/23	
3 329 5.17.8.3.3.: Pipework pressure tests 3 0 days Tue 25/04/23 Wed 24/05/23 Tue 25/04/23 Wed 24/05/23 Tue 22/08/23 Tue 2	
1 330 5.17.8.3.3.: Installation of instrumentations, EQT035-1 90 days Thu 25/05/23 Tue 22/08/23 137 days 328,329,52 ME - A x 4 r 130 days Mon 26/12/22 Fri 23/06/23 Mon 26/12/22 Fri 23/06/23 197 days ME - D x 2 r 120 days Tue 25/04/23 Tue 22/08/23 137 days 319 ME - D x 2 r 120 days Tue 25/04/23 Tue 22/08/23 Tue 22/08/23 Tue 22/08/23 137 days 319 ME - D x 2 r 120 days Tue 25/04/23 Tue 22/08/23	
180 days Mon 26/12/22 Fri 23/06/23 Mon 26/12/22 Fri 23/06/23 197 days ME - D x 27 Site Acceptance Tests - mechanical aspects including alignment an 120 days Tue 25/04/23 Tue 22/08/23 Tue 22/08/23 137 days 319 ME - D x 27 Tue 22/08/23 137 days 319 ME - D x 27 Tue 22/08/23 Tue 22/08/23 137 days 319 ME - D x 27 Tue 22/08/23 Tue 25/04/23 Tue 22/08/23 137 days 319 ME - D x 27 Tue 22/08/23 Tue 25/04/23 Tue 22/08/23 137 days 319 ME - D x 27 Tue 22/08/23 Tue 25/04/23 Tue 25/04/23 Tue 25/04/23 Tue 25/04/23 Tue 25/04/23 Tue 25/04/23 Tue 25/04/23 Tue 25/04/23 Tue 25/04/23 Tue 25/04/23 Tue 25/04/23 Tue 25/04/23 Tue 25/04/23 Tue 25/04/23 Tue 25/04/23 Tue 25/04/23 Tue 25/04/23 Tue 05/05	
2 332 5.17.8.3.3.: Site Acceptance Tests - mechanical aspects including alignment an 120 days Tue 25/04/23 Tue 22/08/23 Tue 22/08/23 137 days 319 ME - D x 2- 333 5.17.8.3.4.: Electrical Installations for Inlet Works No. 1 300 days Mon 09/01/23 Sat 04/11/23 Mon 09/01/23 Sat 04/11/23 58 days 318SS+14 di345 UV - A x 4-6 333 5.17.8.3.4.: Installation of LV Switchboards, IW 60 days Mon 09/01/23 Thu 09/03/23 Mon 09/01/23 Thu 09/03/23 30 days 289 339 UV - A x 4-6 335 5.17.8.3.4.: Modification of HV Switchboards, MFB No. 1 (Rev. 8) 30 days Mon 09/01/23 Tue 07/02/23 Mon 09/01/23 Tue 07/02/23 150 days 340 UV - A x 4-6 336 5.17.8.3.4.: Installation of Transformer, IW, EQT032 60 days Mon 09/01/23 Thu 09/03/23 Mon 09/01/23 Thu 09/03/23 30 days 296 339 EE - A x 4-6 337 5.17.8.3.4.: Installation of PLC Panels, IW 45 days Mon 09/01/23 Wed 22/02/23 Mon 09/01/23 Sat 08/04/23 0 days 318SS 339 EE - C x 4-6 338 5.17.8.3.4.: Installation of cable trays and cable containments 90 days Mon 09/01/23 Fri 07/07/23 Sun 09/04/23 Fri 07/07/23 0 days 334,336,337340,343,341 EE - C x 4-6 339 5.17.8.3.4.: Cables laying and terminations 90 days Sun 09/04/23 Fri 07/07/23 Sun 09/04/23 Fri 07/07/23 0 days 334,336,337340,343,341 EE - C x 4-6 34 34 54 54 54 54 54 54 54 54 54 54 54 54 54	
333 5.17.8.3.4. Electrical Installations for Inlet Works No. 1 300 days Mon 09/01/23 Sat 04/11/2	
334 5.17.8.3.4.: Installation of LV Switchboards, IW 60 days Mon 09/01/23 Thu 09/03/23 Mon 09/01/23 Thu 09/03/23 30 days 289 339 LV - A x 4~6 335 5.17.8.3.4.: Modification of HV Switchboards, MFB No. 1 (Rev. 8) 30 days Mon 09/01/23 Tue 07/02/23 Mon 09/01/23 Tue 07/02/23 150 days 340 LV - A x 4~6 336 5.17.8.3.4.: Installation of Transformer, IW, EQT032 60 days Mon 09/01/23 Thu 09/03/23 Mon 09/01/23 Thu 09/03/23 30 days 296 339 EE - A x 4~6 337 5.17.8.3.4.: Installation of PLC Panels, IW 45 days Mon 09/01/23 Wed 22/02/23 Mon 09/01/23 Wed 22/02/ 45 days 300 339 EE - B x 4~6 338 5.17.8.3.4.: Installation of cable trays and cable containments 90 days Mon 09/01/23 Sat 08/04/23 Mon 09/01/23 Sat 08/04/23 0 days 31855 339 EE - C x 4~6 339 5.17.8.3.4.: Cables laying and terminations 90 days Sun 09/04/23 Fri 07/07/23 Sun 09/04/23 Fri 07/07/23 0 days 334,336,337340,343,341 EE - C x 4~6	
335 5.17.8.3.4.: Modification of HV Switchboards, MFB No. 1 (Rev. 8) 30 days Mon 09/01/23 Tue 07/02/23 150 days 340 LV - A x 4~6 336 5.17.8.3.4.: Installation of Transformer, IW, EQT032 60 days Mon 09/01/23 Thu 09/03/23 Mon 09/01/23 Thu 09/03/23 30 days 296 339 EE - A x 4~6 3375 1.7.8.3.4.: Installation of PLC Panels, IW 45 days Mon 09/01/23 Wed 22/02/23 Mon 09/01/23 Wed 22/02/ 45 days 300 339 EE - B x 4~6 3385 1.7.8.3.4.! Installation of cable trays and cable containments 90 days Mon 09/01/23 Sat 08/04/23 Mon 09/01/23 Sat 08/04/23 0 days 318SS 339 EE - C x 4~6 3395 1.7.8.3.4.! Cables laying and terminations 90 days Sun 09/04/23 Fri 07/07/23 Sun 09/04/23 Fri 07/07/23 0 days 334,336,337340,343,341 EE - C x 4~6	
60 days Mon 09/01/23 Thu 09/03/23 Mon 09/01/23 Thu 09/03/23 30 days 296 339 EE - A x 4 ** 6 3375.17.8.3.4. Installation of PLC Panels, IW 45 days Mon 09/01/23 Wed 22/02/23 Mon 09/01/23 Wed 22/02/ 45 days 300 339 EE - B x 4 ** 6 3 3385.17.8.3.4. Installation of cable trays and cable containments 90 days Mon 09/01/23 Sat 08/04/23 Mon 09/01/23 Sat 08/04/23 0 days 3185S 339 EE - C x 4 ** 6 3 3395.17.8.3.4. Cables laying and terminations 90 days Sun 09/04/23 Fri 07/07/23 Sun 09/04/23 Fri 07/07/23 0 days 334,336,337340,343,341 EE - C x 4 ** 6	
337 5.17.8.3.4. Installation of PLC Panels, IW 45 days Mon 09/01/23 Wed 22/02/23 Mon 09/01/23 Wed 22/02/ 45 days 300 339 EE - B x 4^-6 338 5.17.8.3.4. Installation of cable trays and cable containments 90 days Mon 09/01/23 Sat 08/04/23 Mon 09/01/23 Sat 08/04/23 0 days 318SS 339 EE - C x 4^-6 339 5.17.8.3.4. Cables laying and terminations 90 days Sun 09/04/23 Fri 07/07/23 Sun 09/04/23 Fri 07/07/23 0 days 334,336,337340,343,341 EE - C x 4^-6	
338 5.17.8.3.4.! Installation of cable trays and cable containments 90 days Mon 09/01/23 Sat 08/04/23 Mon 09/01/23 Sat 08/04/23 0 days 318SS 339 EE - C x 4~6 339 5.17.8.3.4.0 Cables laying and terminations 90 days Sun 09/04/23 Fri 07/07/23 Sun 09/04/23 Fri 07/07/23 0 days 334,336,337340,343,341 EE - C x 4~6	
339 5.17.8.3.4.1 Cables laying and terminations 90 days Sun 09/04/23 Fri 07/07/23 Sun 09/04/23 Fri 07/07/23 0 days 334,336,337340,343,341 EE - C x 4~6	
340 5 17 8 3 4 Fri 07/07/23 Fri	
	\$101/101
3415.17.8.3.4.1 Site Acceptance Tests - Electrical aspects including voltage and cur 120 days Sat 08/07/23 Sat 08/07/23 Sat 08/07/23 Sat 04/11/23 Sa	
342 5.17.8.3.5 SCADA Systems, Inlet Works 105 days Sat 08/07/23 Fri 20/10/23 Sat 08/07/23 Fri 20/10/23 78 days	
343 5.17.8.3.5. Configuration of PLC System, IW 45 days Sat 08/07/23 Mon 21/08/23 Sat 08/07/23 Mon 21/08/ 0 days 339 344 PLC - A x 1	
3445.17.8.3.5.: Site Acceptance Test for PLC System at Inlet Works No. 1 60 days Tue 22/08/23 Fri 20/10/23 Tue 22/08/23 Fri 20/10/23 51 days 343 345,1270	
345 5.17.8.3.6 Site Acceptance Test for E&M Equip & Instrumentations calibration, 15 days Tue 02/01/24 Tue 16/01/24 Tue 02/01/24 Tue 16/01/24 0 days 318,333,340346	
346 5.17.8.3.7 System Commissioning for E&M Equip at Inlet Works No. 1 15 edays Tue 16/01/24 Wed 31/01/24 Tue 16/01/24 Wed 31/01/ 0 edays 345 347	
347 5.17.8.3.8 Risk Allowances for completion of Processing Plant at Inlet Works No. 7 edays Wed 31/01/24 Wed 07/02/24 Wed 07/02/24 Wed 07/02/ 0.63 edays 346,355 1266	
348 5.17.8.3.9 Building Services Installations for Inlet Works No. 1 300 days Sun 26/03/23 Fri 19/01/24 Sun 26/03/23 Fri 19/01/24 17 days 305FS+120 (
349 5.17.8.3.9. Mechanical Ventilation and Air Conditioning System, IW 150 days Sun 26/03/23 Tue 22/08/23 Sun 26/03/23 Tue 22/08/23 30 days 355 MVAC - B x	
350 5.17.8.3.9.: Lighting and Power Distribution System, IW 180 days Sun 26/03/23 Thu 21/09/23 Sun 26/03/23 Thu 21/09/23 0 days 355 BS - A x 4~6	, , , , , , , , , , , , , , , , , , ,
351 5.17.8.3.9.: Plumbing Installation, IW 120 days Sun 26/03/23 Sun 23/07/23 Sun 23/07/23 Sun 23/07/23 Sun 23/07/23 Sun 23/07/23 Sun 23/07/23 Pb - A x 4~C	'
Task Milestone • Project Summary Late Critical Split Manual Progress Milestone (Actual) *	
twise Milestone, Tentative Summary Manual Summary Critical Progress Slack (Float) Slack	
:: DE/2018/04 Thu 01/07/21	

Drainage St. The Covernment of the	ervices Department Integrating Spanic Administration States				Shek Wu H	Hui Effluent Poli			for DE/2018/04 I E&M Works fo	4 As for Sewage Treatment Facilities
ID WBS	Task Name	Duration between Task Start and Finish	Finish	Early Start	Early Finish	Free Slack Pre	redecessors Succ	essors	Resource Names	2020 2021 2022 2023 2024
52 3525.17.	8.3.9. CCTV Installation (5 indoor +5 outdoor Cameras), IW	90 days Mon 24/04/23	Sat 22/07/23	Mon 24/04/23	Sat 22/07/23	51 days 30	05SS+150 (355)	,1269	BS - B x 4~€	N
3 353 5.17.	8.3.9.! Fire Services Installation, IW	120 days Mon 24/04/23	Mon 21/08/23	Mon 24/04/23	Mon 21/08/	. 31 days 30	05SS+150 c119	0,1202,1203,355	FS - A x 4~6	
354 5.17.	8.3.9.0 Earthing and Lightning Protection System, IW	60 days Wed 24/05/23	Sat 22/07/23	Wed 24/05/23	Sat 22/07/23	61 days 30	05SS+180 c355		BS - C x 2~4	
5 355 5.17.	B.3.9. Testing and Commissioning of Building Services Installations,	W 120 days Fri 22/09/23	Fri 19/01/24	Fri 22/09/23	Fri 19/01/24	12 days 34	49,350,351347		BS - C x 2~4	²
56 356 5.18	Primary Sedimentation Tanks No. 1 ~ 4, Portion B-3 (PS 6B2.2)	1371 days Wed 01/07/20	Mon 01/04/24	Wed 01/07/20	Mon 01/04	0 days				1 I
357 5.18.	Planned Key Date Completion Date - KD1A, PST No. 1~4	0 days Fri 30/10/20	Fri 30/10/20	Fri 30/10/20	Fri 30/10/20	0 days 39	91FF,392FF			(e₁30/10
358 5.18.	Planned Key Date Completion Date - KD1B, PST No. 1~4	1 day Tue 01/06/21	Tue 01/06/21	Tue 01/06/21	Tue 01/06/21	0 days 39	93FF			
359 5.18.	Planned Sectional Completion Date - Section 1, PST No. 1~4	0 days Mon 12/07/21	Mon 12/07/21	Mon 12/07/21	Mon 12/07/	0 days 39	96FF,395FF			<u>@</u> 12/07
360 5.18.	Planned Sectional Completion Date - Section 2, PST No. 1~4	0 days Mon 01/04/24	Mon 01/04/24	Mon 01/04/24	Mon 01/04/	0 days 48	84FF			
361 5.18.			Mon 15/02/21		Mon 15/02	52 days				
52 362 5.18.5		90 days Wed 01/07/20	Mon 28/09/20	Wed 01/07/20						
363 5.18.5		30 days Wed 01/07/20	Thu 30/07/20	Wed 01/07/20		0 days	364			
364 5.18.5		30 days Fri 31/07/20	Sat 29/08/20	Fri 31/07/20	Sat 29/08/20	0 days 36				
55 365 5.18.5 56 366 5.18.5		30 days Sun 30/08/20 135 days Wed 01/07/20	Mon 28/09/20 Thu 12/11/20	Sun 30/08/20 Wed 01/07/20	Mon 28/09/20 Thu 12/11/20	0 days 36	64 394			
57 367 5.18.5		45 days Wed 01/07/20	Fri 14/08/20	Wed 01/07/20	Fri 14/08/20	0 days	368			
58 368 5.18.5		60 days Sat 15/08/20	Tue 13/10/20	Sat 15/08/20	Tue 13/10/20	0 days 36				
59 369 5.18.5		30 days Wed 14/10/20	Thu 12/11/20	Wed 14/10/20	Thu 12/11/20	0 days 36				
70 370 5.18.5		90 days Tue 07/07/20	Sun 04/10/20	Tue 07/07/20	Sun 04/10/20	186 days				
71 371 5.18.5		30 days Tue 07/07/20	Wed 05/08/20	Tue 07/07/20	Wed 05/08/20		372			
72 372 5.18.5	.3.2 Invitation of quotations for purchasing package	30 days Thu 06/08/20	Fri 04/09/20	Thu 06/08/20	Fri 04/09/20	0 days 37	71 373			
3 373 5.18.5	.3.3 Acceptance of conforming quotation	30 days Sat 05/09/20	Sun 04/10/20	Sat 05/09/20	Sun 04/10/20	134 days 37	72 394			
4 374 5.18.5	.4 PST - scum collector pipes, C11, ref. EQT015	210 days Wed 01/07/20	Tue 26/01/21	Wed 01/07/20	Tue 26/01/21	72 days				
75 375 5.18.5	4.1 Submission for acceptance of purchasing package	120 days Wed 01/07/20	Wed 28/10/20	Wed 01/07/20	Wed 28/10/20	0 days	376			
6 376 5.18.5	4.2 Invitation of quotations for purchasing package	60 days Thu 29/10/20	Sun 27/12/20	Thu 29/10/20	Sun 27/12/20	0 days 37	75 377			
7 377 5.18.5	4.3 Acceptance of conforming quotation	30 days Mon 28/12/20	Tue 26/01/21	Mon 28/12/20	Tue 26/01/21	20 days 37	76 394			
8 378 5.18.5	.5 PST - piston type primary sludge pumps, C11, ref. EQT016	210 days Wed 01/07/20	Tue 26/01/21	Wed 01/07/20	Tue 26/01/21	0 days				
9 379 5.18.5		120 days Wed 01/07/20	Wed 28/10/20	Wed 01/07/20	Wed 28/10/20	0 days	380			
380 5.18.5		60 days Thu 29/10/20	Sun 27/12/20	Thu 29/10/20	Sun 27/12/20	0 days 375				
381 5.18.5		30 days Mon 28/12/20	Tue 26/01/21	Mon 28/12/20	Tue 26/01/21	0 days 380	80 394			
382 5.18.5		210 days Tue 14/07/20	Mon 08/02/21	Tue 14/07/20	Mon 08/02/21		204			
3 383 5.18.5 4 384 5.18.5		120 days Tue 14/07/20 60 days Wed 11/11/20	Tue 10/11/20 Sat 09/01/21	Tue 14/07/20 Wed 11/11/20	Tue 10/11/20 Sat 09/01/21	0 days 0 days 38	384 83 385			
385 5.18.5 385 5.18.5		30 days Sun 10/01/21	Mon 08/02/21	Sun 10/01/21	Mon 08/02/21	0 days 384				
6 386 5.18.5		210 days Tue 21/07/20	Mon 15/02/21	Tue 21/07/20	Mon 15/02/21					
7 387 5.18.5		120 days Tue 21/07/20	Tue 17/11/20	Tue 21/07/20	Tue 17/11/20	0 days	388			
8 388 5.18.5	.7.2 Invitation of quotations for purchasing package	60 days Wed 18/11/20	Sat 16/01/21	Wed 18/11/20	Sat 16/01/21	0 days 387	87 389			
9 389 5.18.5	7.3 Acceptance of conforming quotation	30 days Sun 17/01/21	Mon 15/02/21	Sun 17/01/21	Mon 15/02/21	0 days 388	88 394			
0 3905.18.6	Design Submissions for PST No. 1~ 4	462 days Sat 01/08/20	Sat 06/11/21	Sat 01/08/20	Sat 06/11/21	0 days				
1 3915.18.6	Electrical schematic drawings for PST No. 1~4	60 days Sat 01/08/20	Tue 29/09/20	Sat 01/08/20	Tue 29/09/20	0 days	357F	FF		
392 5.18.6	.2 CDS080-2 - Civil and dimensional requirements drawings for PST No. 1~4	p to 50 days Tue 01/09/20	Tue 20/10/20	Tue 01/09/20	Tue 20/10/20	0 days	357F	F		
3 393 5.18.6	CDS081-2 - Civil and dimensional requirements drawings for PST N	o. 1 · 150 days Tue 01/09/20	Thu 28/01/21	Tue 01/09/20	Thu 28/01/21	0 days	358F	FF		
394 5.18.6	CDS003 - Detailed Design for Primary Sedimentation Tanks No. 1~	104 edays Mon 15/02/21	Sun 30/05/21	Mon 15/02/21	Sun 30/05/21	0.63 edays 36	65,369,373401,	404,407,410,413,4	416	
395 5.18.6			Sat 06/11/21		Sat 06/11/21					
6 396 5.18.6	-		Thu 10/06/21		Thu 10/06/21			359FF		
7 397 5.18.6	-	60 edays Mon 03/05/21	Fri 02/07/21		Fri 02/07/21			359FF		
8 3985.18.6		150 edays Tue 01/09/20	Fri 29/01/21		Fri 29/01/21	0 edays 11	13 428,	359FF		
9 399 5.18.		790 days Fri 29/01/21	Wed 29/03/23		Wed 29/03					
400 5.18.7	·	668 days Mon 31/05/21	Wed 29/03/23		Wed 29/03		04 405			
4015.18.7		300 days Mon 31/05/21	Sat 26/03/22		Sat 26/03/22					
402 5.18.7 403 5.18.7		45 days Mon 13/02/23 668 days Mon 31/05/21	Wed 29/03/23 Wed 29/03/23		Wed 29/03/ Wed 29/03		U1,45955-6453			
403 5.18.7		300 days Mon 31/05/21	Sat 26/03/22		Sat 26/03/22		94 405			
404 5.18.7		45 days Mon 13/02/23	Wed 29/03/23		Wed 29/03/		04,439SS-6454			
6 406 5.18.7		668 days Mon 31/05/21	Wed 29/03/23		. Wed 29/03		,			
7 407 5.18.7		300 days Mon 31/05/21	Sat 26/03/22		Sat 26/03/22		94 408			
8 4085.18.7	-	45 days Mon 13/02/23	Wed 29/03/23		Wed 29/03/		07,439SS-6455			
9 409 5.18.7		668 days Mon 31/05/21	Wed 29/03/23		. Wed 29/03		,			
0 4105.18.7	•	300 days Mon 31/05/21	Sat 26/03/22		Sat 26/03/22		94 411			
Bestwise		al Summary Critical	Critica	I Split	Manual P	Progress at)	M SI	lilestone (Actual) 🖈		
ject: DE/2018/0		· Cincer			Siden (rito			_		
: Thu 01/07/2	1									

Drainage Services	E Department special Administrative Region				Shek Wu	Hui Effluent F			e for DE/2018/04 e 1 E&M Works for	r Sewage Treatment Facilities										AEC
ID WBS	Task Name	Duration between Task Start and Finish	Finish	Early Start		Free Slack			Resource Names	2020	U-162 2222	2021		Helf 2 2024	2022	U-1/2 2555	2023 Half 1,	2022	Half 2, 2023	2024 Half 1, 2024
411 5.18.7.4.2	Shipping and Delivery of Plant to site	45 days Mon 13/02/23	Wed 29/03/23	Mon 13/02/23	Wed 29/03/	203 days	410,439SS-	6456	ivames	N J M M	Half 2, 2020 J S	N J M	Ц_м_	Half 2, 2021 J S	N J M	Half 2, 2022	S N J	2023 M M H		
4125.18.7.5	Piston Type Primary Sludge Pumps, EQT016	668 days Mon 31/05/21	Wed 29/03/23		Wed 29/03			0430									ľ			
413 5.18.7.5.1	Manufacturing and Factory Acceptance Test of Plant	300 days Mon 31/05/21	Sat 26/03/22		Sat 26/03/22			414												
414 5.18.7.5.2	Shipping and Delivery of Plant to site	45 days Mon 13/02/23	Wed 29/03/23	Mon 13/02/23	Wed 29/03/	. 106 days	413,43955-	6457									-			
415 5.18.7.6	Drain Pumps, EQT007	668 days Mon 31/05/21	Wed 29/03/23	Mon 31/05/21	Wed 29/03	163 days							-			***************************************	-			
416 5.18.7.6.1	Manufacturing and Factory Acceptance Test of Plant	300 days Mon 31/05/21	Sat 26/03/22	Mon 31/05/21	Sat 26/03/22	323 days	394	417					T.							
417 5.18.7.6.2	Shipping and Delivery of Plant to site	45 days Mon 13/02/23	Wed 29/03/23	Mon 13/02/23	Wed 29/03/	. 136 days	416,43955-	6458												
418 5.18.7.7	Air Blower, EQT018	668 days Mon 31/05/21	Wed 29/03/23	Mon 31/05/21	Wed 29/03	193 days	•						-							
419 5.18.7.7.1	Manufacturing and Factory Acceptance Test of Plant	300 days Mon 31/05/21	Sat 26/03/22	Mon 31/05/21	Sat 26/03/22	323 days	394	420							-					
420 5.18.7.7.2	Shipping and Delivery of Plant to site	45 days Mon 13/02/23	Wed 29/03/23	Mon 13/02/23	Wed 29/03/	. 166 days	419,43955-6	6459									•			
421 5.18.7.8	Stoplogs and Penstocks, EQT013	668 days Mon 31/05/21	Wed 29/03/23	Mon 31/05/21	Wed 29/03	43 days							-							
422 5.18.7.8.1	Manufacturing and Factory Acceptance Test of Plant	240 days Mon 31/05/21	Tue 25/01/22		Tue 25/01/22			423							-					
423 5.18.7.8.2	Shipping and Delivery of Plant to site	45 days Mon 13/02/23	Wed 29/03/23		Wed 29/03/		439SS-60 ed	d451									1			
424 5.18.7.9	Pipework, Valves and Electric Actuators, EQT036, EQT042 (Rev. 11)	518 days Thu 28/10/21	Wed 29/03/23		Wed 29/03															
425 5.18.7.9.1	Manufacturing and Factory Acceptance Test of Plant	240 days Thu 28/10/21	Fri 24/06/22	Thu 28/10/21		233 days		426												
426 5.18.7.9.2 427 5.18.7.10	Shipping and Delivery of Plant to site	45 days Mon 13/02/23 790 days Fri 29/01/21	Wed 29/03/23 Wed 29/03/23	Mon 13/02/23 Fri 29/01/21	Wed 29/03/ Wed 29/03		425,439SS-6	U+32												
427 5.18.7.10 428 5.18.7.10.1	Lifting Appliances Manufacturing and Factory Acceptance Test of Plant	210 days Fri 29/01/21	Wed 29/03/23 Thu 26/08/21		Thu 26/08/21			429												
428 5.18.7.10.1		45 days Mon 13/02/23	Wed 29/03/23		Wed 29/03/		428,439SS-6										4			
430 5.18.7.11	LV Switchboards	635 days Sat 03/07/21	Wed 29/03/23		Wed 29/03									-						
431 5.18.7.11.1	PST - Manufacturing of Plant	300 days Sat 03/07/21	Thu 28/04/22		Thu 28/04/22			432						+		7				
432 5.18.7.11.2	PST - Factory Acceptance Test of Plant (to be witnessed by PM)	90 days Fri 29/04/22	Wed 27/07/22		Wed 27/07/		431	433								+				
433 5.18.7.11.3	PST - Shipping and Delivery of Plant to site	45 days Mon 13/02/23	Wed 29/03/23	Mon 13/02/23	Wed 29/03/	. 16 days	432,439SS-6	6464									-			
434 5.18.7.12	PLC System	509 days Sat 06/11/21	Wed 29/03/23	Sat 06/11/21	Wed 29/03	53 days														
435 5.18.7.12.1	Manufacturing of Plant, PLC for PST	300 days Sat 06/11/21	Thu 01/09/22	Sat 06/11/21	Thu 01/09/22	0 days	395	436												
436 5.18.7.12.2	Factory Acceptance Test of Plant, PLC for PST (To be witnessed by Pl	60 days Fri 02/09/22	Mon 31/10/22	Fri 02/09/22	Mon 31/10/	. 104 days	435	437								*				
437 5.18.7.12.3	Shipping and Delivery of Plant to site	45 days Mon 13/02/23	Wed 29/03/23	Mon 13/02/23	Wed 29/03/	. 16 days	436,43955-6	6465									*			
438 5.18.8	Site Installation Work	298 days Fri 14/04/23	Mon 05/02/24	Fri 14/04/23	Mon 05/02	0 days														
439 5.18.8.1	Tentative Civil Handover Date, Portion B-3, PST No. 1~4 (Rev. 5)	1 day Fri 14/04/23	Fri 14/04/23		Fri 14/04/23	0 days		442,477FS+90 days,4							,			14/04		
440 5.18.8.2	Commencement of E&M Installation at PST No. 1~4	297 days Sat 15/04/23	Mon 05/02/24		Mon 05/02				403											
441 5.18.8.2.1	Provision of Temporary Water Supply, Electricity Supply, Lighting Wo		Sun 14/05/23		Sun 14/05/23															
442 5.18.8.2.2	Installation of Lifting Appliances at PST No. 1"4	127 days Sat 15/04/23	Sat 19/08/23		Sat 19/08/23			444,445,449	LA - A x 4~6											
443 5.18.8.2.2.: 444 5.18.8.2.2.:	Basement EOT Crane LA-02-01 SWL 10t Coping Level EOT Crane LA-02-02 SWL 5t	30 days Sat 15/04/23 30 days Mon 15/05/23	Sun 14/05/23 Tue 13/06/23		Sun 14/05/23 Tue 13/06/23			449	LA - A x 4~6											
445 5.18.8.2.2.		30 days Mon 15/05/23	Tue 13/06/23		Tue 13/06/23			446.447.449	LA - B x 4~6											
446 5.18.8.2.2.4		30 days Wed 14/06/23	Thu 13/07/23		Thu 13/07/23			449	LA - A x 4~6									-		
447 5.18.8.2.2.!		30 days Wed 14/06/23	Thu 13/07/23		Thu 13/07/23		445	448,449	LA - B x 4~6									±		
448 5.18.8.2.2.0		30 days Fri 14/07/23	Sat 12/08/23	Fri 14/07/23	Sat 12/08/23	0 days	447	449	LA - A x 4~6											
449 5.18.8.2.2.	T&C, Loading Test for Lifting Appliances at PST No. 1~4	7 days Sun 13/08/23	Sat 19/08/23	Sun 13/08/23	Sat 19/08/23	0 days	443,444,44	5453	LA - A x 4~6										T	
450 5.18.8.2.3	Mechanical Installations at PST No. 1~4	240 days Sat 15/04/23	Sun 10/12/23	Sat 15/04/23	Sun 10/12/23	20 days		474										4		7
451 5.18.8.2.3.	Installation of penstocks and stoplogs (Penstock 18nos, Stoplogs	1 90 days Sat 15/04/23	Thu 13/07/23	Sat 15/04/23	Thu 13/07/23	0 days	423	457,462	ME - E x 4~									T		
452 5.18.8.2.3.	Installation of pipework and valves, EQT036	240 days Sat 15/04/23	Sun 10/12/23	Sat 15/04/23	Sun 10/12/23	27 days	426		ME - B x 4~									1		$H \mid \cdot \mid$
453 5.18.8.2.3.	Installation of lamella plate settlers (x4), EQT014	60 days Sun 20/08/23	Wed 18/10/23	Sun 20/08/23	Wed 18/10/	. 0 days	454,449,40	2455,456	ME - A x 4~											
454 5.18.8.2.3.4	Installation of reciprocating type bottom scrapers (x4), EQT014	30 days Sat 15/04/23	Sun 14/05/23		Sun 14/05/23			453	ME - A x 4^											
455 5.18.8.2.3.!		30 days Thu 19/10/23	Fri 17/11/23	Thu 19/10/23			453,408		ME - A x 4~											
456 5.18.8.2.3.0		30 days Thu 19/10/23	Fri 17/11/23	Thu 19/10/23			453,411		ME - B x 4~										_	
457 5.18.8.2.3.		30 days Fri 14/07/23	Sat 12/08/23		Sat 12/08/23		451,414		ME - C x 4~											
458 5.18.8.2.3.		30 days Sun 13/08/23	Mon 11/09/23	Sun 13/08/23			457,417		ME - C x 4~											
459 5.18.8.2.3.9		30 days Tue 12/09/23 60 days Thu 12/10/23	Wed 11/10/23 Sun 10/12/23		Wed 11/10/ Sun 10/12/23		458,420	700	ME - C x 4~											
460 5.18.8.2.3. 461 5.18.8.2.3.		60 days Thu 12/10/23	Sun 10/12/23 Sun 19/11/23		Sun 10/12/23 Sun 19/11/23				ME - F x 4~											
462 5.18.8.2.3.			Sun 10/12/23		Sun 10/12/23				ME - D x 2^										+	4
463 5.18.8.2.4	Electrical Installations for PST No. 1~4	260 days Sat 15/04/23	Sat 30/12/23		Sat 30/12/23			474										<u></u>		+
464 5.18.8.2.4.	Installation of LV Switchboards, PST	60 days Sat 15/04/23	Tue 13/06/23		Tue 13/06/23			467	LV - A x 4~6									_		
465 5.18.8.2.4.		60 days Sat 15/04/23	Tue 13/06/23		Tue 13/06/23			467										+		
466 5.18.8.2.4.		90 days Sat 15/04/23	Thu 13/07/23	Sat 15/04/23	Thu 13/07/23	0 days		467												
467 5.18.8.2.4.		90 days Fri 14/07/23	Wed 11/10/23	Fri 14/07/23	Wed 11/10/	. 0 days	464,465,46	€469FS-30 days,472,4	170											
468 5.18.8.2.4.	Tentative Civil Handover Date, LV cables draw pits from IW to PSI	1 day Thu 20/07/23	Thu 20/07/23	Thu 20/07/23	Thu 20/07/23	24 days		469FF+30 days											<u>20/07</u>	
469 5.18.8.2.4.	Energisation of LV Switchboards, PST	1 day Tue 12/09/23	Tue 12/09/23	Tue 12/09/23	Tue 12/09/23	109 days	467FS-30 da	a 474	LV - A x 4~€										12/09	+
stwise ct: DE/2018/04 Thu 01/07/21	Task Milestone ♦ Project Su Milestone, Tentative ⊕ Summary Manual S		Critical Progres	Splitss	Manual Slack (Fl			Milestone (Actual)	*											

Drainage Services Department The Community of the Ising Easy Special Administrative Region			Shek Wu			e for DE/2018/04 e 1 E&M Works for	ewage Treatment Facilities				AEC
ID WBS Task Name	Duration between Task Start and Finish	Finish	Early Start Early Finish	Free Slack Predecess		Resource Names	2020 2021 Half 1, 2020 Half 2, 2020 Half 1, 2021	Half 2, 2021	2022 Half 1, 2022 Half 2, 2022	2023 Half 1, 2023 Half 2, 2023	2024 Half 1, 2024
470 5.18.8.2.4. Site Acceptance Tests - Electrical aspects including voltage and cur	80 daysThu 12/10/23	Sat 30/12/23	Thu 12/10/23 Sat 30/12/23	2 days 467	345	LV - A x 4~6		M J S		N J M M J S	N
471 5.18.8.2.5 SCADA Systems, PST No. 1~4	60 days Thu 12/10/23	Sun 10/12/23	Thu 12/10/23 Sun 10/12/2								
472 5.18.8.2.5.: Configuration of PLC System	45 days Thu 12/10/23	Sat 25/11/23	Thu 12/10/23 Sat 25/11/23		473	PLC - B x 1				1	
473 5.18.8.2.5.: Site Acceptance Test for PLC System at PST No. 1~4	15 days Sun 26/11/23	Sun 10/12/23	Sun 26/11/23 Sun 10/12/2		475FF,1270						<u> </u>
474 5.18.8.2.6 Site Acceptance Test for E&M Equip and Instrumentations calibration	15 edays Sat 30/12/23	Sun 14/01/24	Sat 30/12/23 Sun 14/01/24	0.63 edays 450,463,	,465475						1
475 5.18.8.2.7 System Commissioning for E&M Equip at PST No, 1~4	15 days Mon 15/01/24	Mon 29/01/24	Mon 15/01/24 Mon 29/01/.	. 0 days 474,473	FF 476						1
476 5.18.8.2.8 Risk Allowances for Completion of Processing Plant at PST No. 1~4	7 edays Mon 29/01/24	Mon 05/02/24	Mon 29/01/24 Mon 05/02/.	2.63 edays 475	1266				•		i,
477 5.18.8.2.9 Building Services Installations for PST No. 1~4	150 days Fri 14/07/23	Sun 10/12/23	Fri 14/07/23 Sun 10/12/2	2 days 439FS+9	00 da					+	
478.5.18.8.2.9.: Mechanical Ventilation and Air Conditioning System, PST	90 days Fri 14/07/23	Wed 11/10/23	Fri 14/07/23 Wed 11/10/.	0 days	484	MVAC - B x					
479 5.18.8.2.9.: Lighting and Power Distribution System, PST	90 days Fri 14/07/23	Wed 11/10/23	Fri 14/07/23 Wed 11/10/.	0 days	484	BS - A x 4~€					
480 5.18.8.2.9.: Plumbing Installation, PST	80 days Fri 14/07/23	Sun 01/10/23	Fri 14/07/23 Sun 01/10/2	0 days 1237	1239,484	Pb - B x 4~6					
481 5.18.8.2.9. CCTV Installation (9 indoor + 2 outdoor Cameras), PST	60 days Fri 14/07/23	Mon 11/09/23	Fri 14/07/23 Mon 11/09/.	. 0 days 439FS+6	i0 d:484,1269	BS - B x 4~€				<u> </u>	
482 5.18.8.2.9.! Fire Services Installation, PST	85 days Fri 14/07/23	Fri 06/10/23	Fri 14/07/23 Fri 06/10/23	0 days	1190,1202,1203,484	4 FS - A x 4~6					
483 5.18.8.2.9.1 Earthing and Lightning Protection System, PST	90 days Fri 14/07/23	Wed 11/10/23	Fri 14/07/23 Wed 11/10/.	. 0 days	484	BS - C x 2~4					
484 5.18.8.2.9. Testing and Commissioning of Building Services Installations, PST	60 days Thu 12/10/23	Sun 10/12/23	Thu 12/10/23 Sun 10/12/23	113 days 478,479,	,48C360FF	BS - C x 2~4					
485 5.19 Bioreactors No. 2A & 2B, Portion B-4 (PS 6B2.4)	1326 days Sat 15/08/20	Mon 01/04/24	Sat 15/08/20 Mon 01/04	0 days				+			
486 5.19.1 Planned Key Date Completion Date - KD1A, BR 2A & 2B	0 days Fri 30/10/20	Fri 30/10/20	Fri 30/10/20 Fri 30/10/20		21FF		@ ₃ 30/10				
487 5.19.2 Planned Key Date Completion Date - KD1B, BR 2A & 2B	0 days Tue 01/06/21	Tue 01/06/21	Tue 01/06/21 Tue 01/06/2					@ 01/06			
488 5.19.3 Planned Sectional Completion Date - Section 1, BR 2A & 2B	0 days Mon 12/07/21	Mon 12/07/21	Mon 12/07/21 Mon 12/07/.	. 0 days 523FF,52	24Ff			@ 12/07			
489 5.19.4 Planned Sectional Completion Date - Section 2, BR 2A & 2B	0 days Mon 01/04/24	Mon 01/04/24	Mon 01/04/24 Mon 01/04/.		94Ff						•
490 5.19.5 Selection of Suppliers for major plant and materials for BR 2A & 2B	193 days Tue 01/09/20	Fri 12/03/21	Tue 01/09/20 Fri 12/03/21	72 days			+				
4915.19.5.1 BR - pre-treatment fine screens (Marking Scheme Approach), EQT019	150 days Tue 01/09/20	Thu 28/01/21	Tue 01/09/20 Thu 28/01/21								
492 5.19.5.1.1 Submission for acceptance of purchasing package	60 days Tue 01/09/20	Fri 30/10/20	Tue 01/09/20 Fri 30/10/20	0 days	493						
493 5.19.5.1.2 Invitation of quotations for purchasing package	60 days Sat 31/10/20	Tue 29/12/20	Sat 31/10/20 Tue 29/12/20	0 days 492	494		<u> </u>				
494,5.19.5.1.3 Acceptance of conforming quotation (Completed)	30 days Wed 30/12/20	Thu 28/01/21	Wed 30/12/20 Thu 28/01/21	0 days 493	523		<u>+</u>				
495 5.19.5.2 BR - air diffusion system (Marking Scheme Approach), EQT017	180 days Tue 01/09/20	Sat 27/02/21	Tue 01/09/20 Sat 27/02/21	0 days							
496 5.19.5.2.1 Submission for acceptance of purchasing package including proposed	90 days Tue 01/09/20	Sun 29/11/20	Tue 01/09/20 Sun 29/11/20	0 days	497						
marking scheme											
497 5.19.5.2.2 Invitation of quotations for purchasing package	60 days Mon 30/11/20	Thu 28/01/21	Mon 30/11/20 Thu 28/01/21	0 days 496	498		<u> </u>				
498 5.19.5.2.3 Acceptance of conforming quotation	30 days Fri 29/01/21	Sat 27/02/21	Fri 29/01/21 Sat 27/02/21	0 days 497	523		<u> </u>				
499 5.19.5.3 BR - submersible mixers, C11, EQT020	150 days Tue 01/09/20	Thu 28/01/21	Tue 01/09/20 Thu 28/01/21	0 days							
500 5.19.5.3.1 Submission for acceptance of purchasing package	60 days Tue 01/09/20	Fri 30/10/20	Tue 01/09/20 Fri 30/10/20	0 days	501						
501 5.19.5.3.2 Invitation of quotations for purchasing package	60 days Sat 31/10/20	Tue 29/12/20	Sat 31/10/20 Tue 29/12/20	0 days 500	502						
502 5.19.5.3.3 Acceptance of conforming quotation (Completed)	30 days Wed 30/12/20	Thu 28/01/21	Wed 30/12/20 Thu 28/01/21	0 days 501	523		<u> </u>				
503 5.19.5.4 BR - mixed liquor return pumps, C11, EQT008	150 days Mon 14/09/20	Wed 10/02/21	Mon 14/09/20 Wed 10/02/21	0 days							
504 5.19.5.4.1 Submission for acceptance of purchasing package	60 days Mon 14/09/20	Thu 12/11/20	Mon 14/09/20 Thu 12/11/20	0 days	505						
505 5.19.5.4.2 Invitation of quotations for purchasing package	60 days Fri 13/11/20	Mon 11/01/21	Fri 13/11/20 Mon 11/01/21		506						
506 5.19.5.4.3 Acceptance of conforming quotation (Completed)	30 days Tue 12/01/21	Wed 10/02/21	Tue 12/01/21 Wed 10/02/21	0 days 505	523		<u> </u>				
507 5.19.5.5 BR - scum removal systems, C11, EQT021, EQT022	150 days Mon 14/09/20	Wed 10/02/21	Mon 14/09/20 Wed 10/02/21	102 days				+			
508 5.19.5.5.1 Submission for acceptance of purchasing package	60 days Mon 14/09/20	Thu 12/11/20	Mon 14/09/20 Thu 12/11/20	0 days	509						
509 5.19.5.5.2 Invitation of quotations for purchasing package	60 days Fri 13/11/20	Mon 11/01/21	Fri 13/11/20 Mon 11/01/21		510						
510 5.19.5.5.3 Acceptance of conforming quotation	30 days Tue 12/01/21	Wed 10/02/21	Tue 12/01/21 Wed 10/02/21		523						
511 5.19.5.6 BR - aeration blowers (Marking Scheme Approach), EQT039	180 days Mon 14/09/20	Fri 12/03/21	Mon 14/09/20 Fri 12/03/21	72 days				 -			
512 5.19.5.6.1 Submission for acceptance of purchasing package including proposed marking scheme	90 days Mon 14/09/20	Sat 12/12/20	Mon 14/09/20 Sat 12/12/20	0 days	513						
513 5.19.5.6.2 Invitation of quotations for purchasing package	60 days Sun 13/12/20	Wed 10/02/21	Sun 13/12/20 Wed 10/02/21	0 days 512	514		<u> </u>				
514 5.19.5.6.3 Acceptance of conforming quotation	30 daysThu 11/02/21	Fri 12/03/21	Thu 11/02/21 Fri 12/03/21	0 days 513	523						
515 5.19.5.7 BR - instrumentations, C11, EQT035-2	150 days Thu 01/10/20	Sat 27/02/21	Thu 01/10/20 Sat 27/02/21	85 days							
516 5.19.5.7.1 Submission for acceptance of purchasing package	60 days Thu 01/10/20	Sun 29/11/20	Thu 01/10/20 Sun 29/11/20	0 days	517						
517 5.19.5.7.2 Invitation of quotations for purchasing package	60 days Mon 30/11/20	Thu 28/01/21	Mon 30/11/20 Thu 28/01/21	0 days 516	518						
518 5.19.5.7.3 Acceptance of conforming quotation	30 days Fri 29/01/21	Sat 27/02/21	Fri 29/01/21 Sat 27/02/21	13 days 517	523						
519 5.19.6 Design Submissions for BR 2A & 2B	448 days Sat 15/08/20	Sat 06/11/21	Sat 15/08/20 Sat 06/11/21						•		
520 5.19.6.1 Electrical schematic drawings for BR No. 2A & 2B	60 days Sat 15/08/20	Tue 13/10/20	Sat 15/08/20 Tue 13/10/20		486FF						
521 5.19.6.2 CDS080-3 - Civil and dimensional requirements drawings for BR 2A&2B up to +	55 days Tue 01/09/20	Sun 25/10/20	Tue 01/09/20 Sun 25/10/20	O days	486FF						
522 5.19.6.3 CDS081-3 - Civil and dimensional requirements drawings for BR 2A & 2	281 days Fri 28/08/20	Fri 04/06/21	Fri 28/08/20 Fri 04/06/21		487FF						
523 5.19.6.4 CDS004 - Detailed Design for Bioreactor 2A and 2B	120 edays Fri 12/03/21	Sat 10/07/21	Fri 12/03/21 Sat 10/07/21			2,545					
524.5.19.6.5 CDS023 - Detailed Design for Electrical Installations for BR No. 2A & 2B	30 edays Thu 07/10/21	Sat 06/11/21	Thu 07/10/21 Sat 06/11/21),18:73,488FF,697			<u> </u>	•		
525 5.19.6.6 CDS034-3 - Detailed Design for Electrical Installations BS at BR No. 2A 8	100 edays Fri 12/03/21	Sun 20/06/21	Fri 12/03/21 Sun 20/06/22		589,488FF,590						
526 5.19.6.7 CDS025-3 - Detailed Design for LV Switchboards for BR 2A and 2B	60 edays Mon 03/05/21	Fri 02/07/21	Mon 03/05/21 Fri 02/07/21		683,488FF						
527 5.19.6.8 CDS050-3 - Detailed Design for Lifting Appliances - BR 2A & 2B	120 edays Thu 01/10/20	Fri 29/01/21	Thu 01/10/20 Fri 29/01/21		557,488FF		<u> </u>				
Task Milestone ♦ Project Sumr Milestone, Tentative Summary Manual Sum		Critical :	Split Manual s Slack (F		Milestone (Actual)	*					
tt: DE/2018/04			Sidek (I								
Thu 01/07/21											

Drainage Services The Construent of the Hung Kong Se	S Department Igencial Administration Region				Shek Wu Hu			me for DE/2018/04 ige 1 E&M Works for	Sewage Treatment Facilitie	es								A
ID WBS	Task Name	Duration between Task Start and Finish	Finish	Early Start E	Early Finish F	ree Slack Predecess	ors Successors	Resource Names	2020 Half 1 2020	Half 2, 2020	2021 Half 1, 202	1	Half 2, 2021	2022 Half 1, 2022 Half 2,	2023 2022 Half 1, 2	2023	If 2, 2023	2024 Half 1, 2024
528 5.19.7	Manufacturing and Delivery of Plant & Materials	740 days Fri 29/01/21	Tue 07/02/23	Fri 29/01/21 1	Tue 07/02/23	258 days		Ivanies	N J M		N J	1 м. м.	J S	Hair 1, 2022 Hair 2,	S N J	M M	J S 1	
529 5.19.7.1	Pre-treatment Fine Screens, EQT019	577 days Sun 11/07/21	Tue 07/02/23	Sun 11/07/21											-			
530 5.19.7.1.1	Manufacturing and Factory Acceptance Test of Plant	240 days Sun 11/07/21	Mon 07/03/22	Sun 11/07/21			531						-					
531 5.19.7.1.2	Shipping and Delivery of Plant to site	45 days Sun 25/12/22	Tue 07/02/23	Sun 25/12/22 1		16 days 530,560S												
532 5.19.7.2	Air Diffusion System, EQT017	577 days Sun 11/07/21	Tue 07/02/23	Sun 11/07/21 1									-					
533 5.19.7.2.1	Manufacturing and Factory Acceptance Test of Plant	240 days Sun 11/07/21	Mon 07/03/22	Sun 11/07/21		292 days 523	534						-					
534 5.19.7.2.2	Shipping and Delivery of Plant to site	45 days Sun 25/12/22	Tue 07/02/23	Sun 25/12/22 1														
535 5.19.7.3	Submersible Mixer, EQT020	577 days Sun 11/07/21	Tue 07/02/23	Sun 11/07/21 1			.5-0574											
536 5.19.7.3.1	Manufacturing and Factory Acceptance Test of Plant	240 days Sun 11/07/21	Mon 07/03/22	Sun 11/07/21 N			537						+					
537 5.19.7.3.2	Shipping and Delivery of Plant to site	45 days Sun 25/12/22	Tue 07/02/23	Sun 25/12/22 1		44 days 536,560S												
538 5.19.7.4	Mixed Liquor Return Pumps, EQT008	577 days Sun 11/07/21	Tue 07/02/23	Sun 11/07/21 1			.5-0373											
539 5.19.7.4.1	Manufacturing and Factory Acceptance Test of Plant	240 days Sun 11/07/21	Mon 07/03/22	Sun 11/07/21 N		292 days 523	540						-					
540 5.19.7.4.2		45 days Sun 25/12/22	Tue 07/02/23	Sun 25/12/22 T		16 days 539,560S												
541 5.19.7.5	Shipping and Delivery of Plant to site		Tue 07/02/23				13-0370											
	Sum Removal System, EQT021, EQT022	577 days Sun 11/07/21		Sun 11/07/21 T			543						-					
542 5.19.7.5.1	Manufacturing and Factory Acceptance Test of Plant	240 days Sun 11/07/21	Mon 07/03/22	Sun 11/07/21 N														
543 5.19.7.5.2 544 5.19.7.6	Shipping and Delivery of Plant to site	45 days Sun 25/12/22	Tue 07/02/23	Sun 25/12/22 T		46 days 542,560S	05-05//											
	Aeration Blowers, EQT039	577 days Sun 11/07/21	Tue 07/02/23	Sun 11/07/21 T			FAC						I L					
545 5.19.7.6.1	Manufacturing and Factory Acceptance Test of Plant (to be witnesse	240 days Sun 11/07/21	Mon 07/03/22	Sun 11/07/21 N		292 days 523	546								Ţ			
546 5.19.7.6.2	Shipping and Delivery of Plant to site	45 days Sun 25/12/22	Tue 07/02/23			173 days 545,560S	5-05/8											
547 5.19.7.7	Instrumentations, EQT035-2	577 days Sun 11/07/21	Tue 07/02/23	Sun 11/07/21 T														
548 5.19.7.7.1	Manufacturing and Factory Acceptance Test of Plant	240 days Sun 11/07/21	Mon 07/03/22	Sun 11/07/21 M		292 days 523	549											
549 5.19.7.7.2	Shipping and Delivery of Plant to site	45 days Sun 25/12/22	Tue 07/02/23	Sun 25/12/22 T			5-6579											
550 5.19.7.8	Stoplogs and Penstocks, EQT013	577 days Sun 11/07/21	Tue 07/02/23	Sun 11/07/21 T											-			
551 5.19.7.8.1	Manufacturing and Factory Acceptance Test of Plant	240 days Sun 11/07/21	Mon 07/03/22	Sun 11/07/21 M			552											
552 5.19.7.8.2	Shipping and Delivery of Plant to site	45 days Sun 25/12/22	Tue 07/02/23	Sun 25/12/22 T		16 days 551,560S	S-6571								_			
553 5.19.7.9	Pipework, Valves and Electric Actuators, EQT036, EQT042 (Rev. 11)	468 days Thu 28/10/21	Tue 07/02/23	Thu 28/10/21 T	Tue 07/02/23	93 days 56,60									-			
554 5.19.7.9.1	Manufacturing and Factory Acceptance Test of Plant	240 days Thu 28/10/21	Fri 24/06/22	Thu 28/10/21 F	Fri 24/06/22	183 days 523	555											
555 5.19.7.9.2	Shipping and Delivery of Plant to site	45 days Sun 25/12/22	Tue 07/02/23	Sun 25/12/22 T		16 days 554,560S	S-6572								-			
556 5.19.7.10	Lifting Appliances	740 days Fri 29/01/21	Tue 07/02/23	Fri 29/01/21 T	Tue 07/02/23	101 days									-			
557 5.19.7.10.1	Manufacturing and Factory Acceptance Test of Plant	210 days Fri 29/01/21	Thu 26/08/21	Fri 29/01/21 T	Thu 26/08/21	485 days 527	558				-							
558 5.19.7.10.2	Shipping and Delivery of Plant to site	45 days Sun 25/12/22	Tue 07/02/23	Sun 25/12/22 T	Tue 07/02/23	16 days 557,560S	S-6564								-			
559 5.19.8	Site Installation Work	348 days Thu 23/02/23	Mon 05/02/24	Thu 23/02/23 N	Mon 05/02	0 days												
560 5.19.8.1	Tentative Civil Handover Date, Portion B-4, BR2A & 2B (Rev. 5)	1 day Thu 23/02/23	Thu 23/02/23	Thu 23/02/23 T		0 days	564,570,581,589FS	S+90 ec								23/02		
561 5.19.8.2	Tentative Civil Handover Date, LV cables draw pits from MFB2 to BR2	1 day Thu 01/06/23	Thu 01/06/23	Thu 01/06/23 T		30 days	584FF+30 days									€_01/0		
562 5.19.8.3	Commencement of E&M Installation at Bioreactor No. 2A & 2B	347 days Fri 24/02/23	Mon 05/02/24	Fri 24/02/23	Mon 05/02	0 days 560												
563 5.19.8.3.1	Provision of Temporary Water Supply, Electricity Supply, Lighting, W	7 days Fri 24/02/23	Thu 02/03/23	Fri 24/02/23 T	Thu 02/03/23	0 days 560												
564 5.19.8.3.2	Installation of Lifting Appliances at BR 2A & 2B	67 days Fri 24/02/23	Mon 01/05/23	Fri 24/02/23	Mon 01/05	85 days 560,558												
565 5.19.8.3.2.:	Coping Level EOT Crane LA-03-01 SWL 5t	30 days Fri 24/02/23	Sat 25/03/23	Fri 24/02/23 S	Sat 25/03/23	0 days	567,568,569	LA - A x 4~6										
566 5.19.8.3.2.2	Coping Level EOT Crane LA-03-02 SWL 5t	30 days Fri 24/02/23	Sat 25/03/23	Fri 24/02/23 S	Sat 25/03/23	0 days	567,568,569	LA - B x 4~€										
567 5.19.8.3.2.	Coping Level EOT Crane LA-03-03 SWL 5t	30 days Sun 26/03/23	Mon 24/04/23	Sun 26/03/23 N	Mon 24/04/	0 days 565,566		LA - A x 4~€										
568 5.19.8.3.2.4	Coping Level Mobile A-frame LA-03-04 SWL 4t	7 days Sun 26/03/23	Sat 01/04/23	Sun 26/03/23 S	Sat 01/04/23	23 days 565,566		LA - B x 4~6										
569 5.19.8.3.2.!	T&C, Loading Test for Lifting Appliances at Bioreactor No. 2A & 2B	7 days Tue 25/04/23	Mon 01/05/23	Tue 25/04/23 N	Mon 01/05/	0 days 565,566,5	567574	LA - B x 4~6										
570 5.19.8.3.3	Mechanical Installations for E&M Equip at BR 2A & 2B	270 days Fri 24/02/23	Mon 20/11/23	Fri 24/02/23	Mon 20/11	10 days 560	586										-	
571 5.19.8.3.3.:	Installation of penstocks and stoplogs (Penstocks 8nos, Stoplogs 8	90 days Fri 24/02/23	Wed 24/05/23	Fri 24/02/23 V	Wed 24/05/	0 days 552	580	ME - E x 4~										
572 5.19.8.3.3.	Installation of pipework and valves, EQT036	150 days Fri 24/02/23	Sun 23/07/23	Fri 24/02/23 S	Sun 23/07/23	0 days 555	579	ME - C x 4~										
573 5.19.8.3.3.:	Installation of pre-treatment fine screens (x4)	28 days Fri 24/02/23	Thu 23/03/23	Fri 24/02/23 T	Thu 23/03/23	0 days 531	575	ME - A x 4^										
574 5.19.8.3.3.4	Installation of air diffusion system (x2), EQT017	90 days Tue 02/05/23	Sun 30/07/23	Tue 02/05/23	Sun 30/07/23	0 days 569,534	578	ME - D x 2^								*		
575 5.19.8.3.3.!	Installation of submersible mixers (x16), EQT020	90 days Fri 24/03/23	Wed 21/06/23	Fri 24/03/23 V	Wed 21/06/	162 days 573,537	586	ME - B x 4~										
576 5.19.8.3.3.0	Installation of mixed liquor return pumps (x6), EQT008	30 days Fri 24/02/23	Sat 25/03/23	Fri 24/02/23 S	Sat 25/03/23	0 days 540	577	ME - A x 4~										
577 5.19.8.3.3.	Installation of scum removal systems (x2), EQT022	45 days Sun 26/03/23	Tue 09/05/23	Sun 26/03/23 T	Tue 09/05/23	205 days 576,543	586	ME - B x 4~										
578 5.19.8.3.3.	Installation of aeration blowers (x4), EQT039	45 days Mon 31/07/23	Wed 13/09/23	Mon 31/07/23	Wed 13/09/	78 days 574,546	586	ME - D x 2^										
579 5.19.8.3.3.5	Installation of instrumentations, EQT035-2	60 days Mon 24/07/23	Thu 21/09/23	Mon 24/07/23 T	Thu 21/09/23	70 days 572,549	586	ME - D x 2^										
580 5.19.8.3.3.:	Site Acceptance Tests - mechanical aspects including alignment an	180 days Thu 25/05/23	Mon 20/11/23	Thu 25/05/23 N	Mon 20/11/	10 days 571	586	ME - D x 2^								-	_	
581 5.19.8.3.4	Electrical Installations for E&M Equip at BR 2A & 2B	280 days Fri 24/02/23	Thu 30/11/23	Fri 24/02/23 T	Thu 30/11/23	0 days 560	586									*	++++	
582 5.19.8.3.4.:	Installation of cable trays and cable containments	120 days Fri 24/02/23	Fri 23/06/23	Fri 24/02/23 F	Fri 23/06/23	0 days 560	583											
583 5.19.8.3.4.:	Cables laying and terminations	100 days Sat 24/06/23	Sun 01/10/23	Sat 24/06/23 S	Sun 01/10/23	0 days 582	585,756											
584 5.19.8.3.4.	Energisation of LV Switchboards, BR2	1 day Mon 31/07/23	Mon 31/07/23	Mon 31/07/23	Mon 31/07/	122 days 561FF+30) d¿586	LV - A x 4~6									@ 31/07	
585 5.19.8.3.4.4	Site Acceptance Tests - Electrical aspects including voltage and cur	60 days Mon 02/10/23	Thu 30/11/23	Mon 02/10/23 T	Thu 30/11/23	32 days 583	345	LV - A x 4~6										
586 5.19.8.3.5	Site Acceptance Test for E&M Equip at BR 2A & 2B	30 edays Thu 30/11/23	Sat 30/12/23	Thu 30/11/23	Sat 30/12/23	0.63 edays 570,575,5	577587											
			-									1		<u> </u>				
	Task Milestone ♦ Project Su Milestone, Tentative ⊚ Summary Manual Su		Critical :		Manual Pro Slack (Float		Milestone (Actual) Slack	*										
:: DE/2018/04	Manual Su	· Citical	riogres		Sinck (FIOR		_ 5.500											
01/07/21																		

rainage Services Department Government of the Hong Keng Special Administrative Region						ui Effluent Polishing Plan		E&M Works for S	or Sewage Treatment Facilities								
WBS Task Name	Duration betwee Start and Fi	een Task Start nish	Finish	Early Start	Early Finish	Free Slack Predecessors	Successors	Resource Names	2020 Half 1, 2020	Half 2, 2020	2021 Half 1, 2021	Half	2, 2021	2022 Half 1, 2022	Half 2, 2022	2023 Half 1, 2023	Half 2, 2023
87 5.19.8.3.6 System Commissioning for E&N		30 days Sun 31/12/23	Mon 29/01/24	Sun 31/12/23	Mon 29/01/	0 days 586,758	588		N 1 3 M M M		N J J M		J	N J J L M	M J T	s N J M	
-		7 edays Mon 29/01/24	Mon 05/02/24				1266										
89 5.19.8.3.8 Building Services Installations f		195 days Thu 25/05/23	Tue 05/12/23	Thu 25/05/23													4
590 5.19.8.3.8.1 Lighting and Power Distributions		150 days Thu 25/05/23	Sat 21/10/23	Thu 25/05/23			595	BS - A x 4~6									+
591 5.19.8.3.8.: Plumbing Installation, BR2		120 days Thu 25/05/23	Thu 21/09/23	Thu 25/05/23			1239,595	Pb - A x 4~6									1
592 5.19.8.3.8. CCTV Installation (7 indoor +		60 days Sat 24/06/23	Tue 22/08/23	Sat 24/06/23				BS - B x 4~€									_
93 5.19.8.3.8. Fire Services Installation, BR2		120 days Thu 25/05/23	Thu 21/09/23	Thu 25/05/23			1190,1202,1203,595	FS - B x 4~6									
594 5.19.8.3.8. Lightning Protection System,	BR2	60 days Thu 25/05/23	Sun 23/07/23	Thu 25/05/23	Sun 23/07/23	253 days	489FF	BS - C x 2~4									-
595 5.19.8.3.8.1 Testing and Commissioning o	f Building Services Installations, BR2	45 days Sun 22/10/23	Tue 05/12/23	Sun 22/10/23	Tue 05/12/23	118 days 590,591,59	2489FF	BS - C x 2~4									
596 5.20 Membrane Facilities Building, Portion	B-5 (PS 6B.2.4) 1	320 days Fri 21/08/20	Mon 01/04/24	Fri 21/08/20	Mon 01/04	0 days				+++-							
597 5.20.1 Planned Key Date Completion Date -	KD1A, MFB No. 2	0 days Fri 30/10/20	Fri 30/10/20	Fri 30/10/20	Fri 30/10/20	0 days 643FF,644F	FF			6	30/10						
598 5.20.2 Planned Key Date Completion Date -	KD1B, MFB No. 2	0 days Tue 01/06/21	Tue 01/06/21	Tue 01/06/21	Tue 01/06/21	0 days 645FF						@ 01/06	5				
599 5.20.3 Planned Sectional Completion Date -	Section 1, MFB No. 2	0 days Mon 12/07/21	Mon 12/07/21	Mon 12/07/21	Mon 12/07/	0 days 646FF,647F	F					@-1	12/07				
500 5.20.4 Planned Sectional Completion Date -		0 days Mon 01/04/24	Mon 01/04/24	Mon 01/04/24		0 days											
		224 days Tue 01/09/20	Mon 12/04/21	Tue 01/09/20		56 days											
		150 days Tue 01/09/20	Thu 28/01/21	Tue 01/09/20		0 days	504										
503 5.20.5.1.1 Submission for acceptance of purch marking scheme	asing package including proposed	60 days Tue 01/09/20	Fri 30/10/20	Tue 01/09/20	Fri 30/10/20	0 days	604										
604 5.20.5.1.2 Invitation of quotations for purcha	sing package	60 days Sat 31/10/20	Tue 29/12/20	Sat 31/10/20	Tue 29/12/20	0 days 603	605										
605 5.20.5.1.3 Acceptance of conforming quotation		30 days Wed 30/12/20	Thu 28/01/21		Thu 28/01/21		646				_						
		150 days Tue 01/09/20			Thu 28/01/21												
606 5.20.5.2 MFS - air scour blowers, C11, ref. EQT			Thu 28/01/21			0 days	608										
607 5.20.5.2.1 Submission for acceptance of purch		60 days Tue 01/09/20	Fri 30/10/20		Fri 30/10/20		608										
608 5.20.5.2.2 Invitation of quotations for purchas		60 days Sat 31/10/20	Tue 29/12/20		Tue 29/12/20		609			-							
609 5.20.5.2.3 Acceptance of conforming quotation	n	30 days Wed 30/12/20	Thu 28/01/21		Thu 28/01/21	0 days 608	648										
610 5.20.5.3 MFS - permeate pumps, C11, ref. EQT	024	180 days Tue 01/09/20	Sat 27/02/21	Tue 01/09/20	Sat 27/02/21	0 days											
611 5.20.5.3.1 Submission for acceptance of purch	asing package	90 days Tue 01/09/20	Sun 29/11/20	Tue 01/09/20	Sun 29/11/20	0 days	612										
612 5.20.5.3.2 Invitation of quotations for purchas	ing package	60 days Mon 30/11/20	Thu 28/01/21	Mon 30/11/20	Thu 28/01/21	0 days 611	613				<u>*</u>						
613 5.20.5.3.3 Acceptance of conforming quotation	n (Completed)	30 days Fri 29/01/21	Sat 27/02/21	Fri 29/01/21	Sat 27/02/21	0 days 612	646				*						
614 5.20.5.4 MFS - compressed air system, C11, re	f. EQT029	120 days Tue 15/09/20	Tue 12/01/21	Tue 15/09/20	Tue 12/01/21	98 days				-							
615 5.20.5.4.1 Submission for acceptance of purch		60 days Tue 15/09/20	Fri 13/11/20	Tue 15/09/20	Fri 13/11/20	0 days	616										
616 5.20.5.4.2 Invitation of quotations for purchase		30 days Sat 14/11/20	Sun 13/12/20		Sun 13/12/20		617				_						
617 5.20.5.4.3 Acceptance of conforming quotation		30 days Mon 14/12/20	Tue 12/01/21		Tue 12/01/21		648										
517 5.20.5.4.3 Acceptance of conforming quotation 518 5.20.5.5 MFS - chemical storage tanks, C11, re		120 days Thu 01/10/20	Thu 28/01/21		Thu 28/01/21	82 days											
			Sun 29/11/20		Sun 29/11/20		620										
619 5.20.5.5.1 Submission for acceptance of purch		60 days Thu 01/10/20					621										
620 5.20.5.5.2 Invitation of quotations for purchas		30 days Mon 30/11/20	Tue 29/12/20	Mon 30/11/20													
621 5.20.5.5.3 Acceptance of conforming quotation		30 days Wed 30/12/20	Thu 28/01/21	Wed 30/12/20		32 days 620	648										
622 5.20.5.6 MFS - chemical dosing pumps, C11, re	f. EQT026	120 days Thu 01/10/20	Thu 28/01/21		Thu 28/01/21	82 days						†					
623 5.20.5.6.1 Submission for acceptance of purch	asing package	60 days Thu 01/10/20	Sun 29/11/20	Thu 01/10/20	Sun 29/11/20	0 days 2,30	624										
624 5.20.5.6.2 Invitation of quotations for purchas	ing package	30 days Mon 30/11/20	Tue 29/12/20	Mon 30/11/20	Tue 29/12/20	0 days 623	625										
625 5.20.5.6.3 Acceptance of conforming quotation	n	30 days Wed 30/12/20	Thu 28/01/21	Wed 30/12/20	Thu 28/01/21	32 days 624	648				-						
626 5.20.5.7 MFS - return activated sludge pumps	(Marking Scheme Approach), ref. EQT0:	180 days Thu 01/10/20	Mon 29/03/21	Thu 01/10/20	Mon 29/03/21	0 days				-	7						
627 5.20.5.7.1 Submission for acceptance of purch	asing package	90 days Thu 01/10/20	Tue 29/12/20	Thu 01/10/20	Tue 29/12/20	0 days	628			-							
628 5.20.5.7.2 Invitation of quotations for purchase	ing package	60 days Wed 30/12/20	Sat 27/02/21	Wed 30/12/20	Sat 27/02/21	0 days 627	629				*						
629 5.20.5.7.3 Acceptance of conforming quotation	n (Completed)	30 days Sun 28/02/21	Mon 29/03/21	Sun 28/02/21	Mon 29/03/21	0 days 628	646				-						
630 5.20.5.8 MFS - membrane tank drain pumps,	C11, ref. EQT009	180 days Tue 15/09/20	Sat 13/03/21	Tue 15/09/20	Sat 13/03/21	0 days				-	-						
631 5.20.5.8.1 Submission for acceptance of purch		90 days Tue 15/09/20	Sun 13/12/20		Sun 13/12/20		632										
632 5.20.5.8.2 Invitation of quotations for purcha		60 days Mon 14/12/20	Thu 11/02/21	Mon 14/12/20			633										
		30 days Fri 12/02/21	Sat 13/03/21		Sat 13/03/21		646										
633 5.20.5.8.3 Acceptance of conforming quotation							- 70										
534 5.20.5.9 Plant Service Water System - boo		180 days Thu 15/10/20	Mon 12/04/21	Thu 15/10/20		56 days	626										
535 5.20.5.9.1 Submission for acceptance of pr	ırchasing package	90 days Thu 15/10/20	Tue 12/01/21	Thu 15/10/20			636										
536 5.20.5.9.2 Invitation of quotations for pure	hasing package	60 days Wed 13/01/21	Sat 13/03/21	Wed 13/01/21			637										
Acceptance of conforming quot	ation	30 days Sun 14/03/21	Mon 12/04/21	Sun 14/03/21	Mon 12/04/	0 days 636	646				-						
538 5.20.5.10 Plant Service Water System - hydroxide Plan	o-pneumatic pressure tanks, C11, re	120 days Thu 01/10/20	Thu 28/01/21	Thu 01/10/20	Thu 28/01/21	130 days				-		-					
539 5.20.5.10.1 Submission for acceptance of pu	urchasing package	60 days Thu 01/10/20	Sun 29/11/20	Thu 01/10/20	Sun 29/11/20	0 days	640			-							
540 5.20.5.10.2 Invitation of quotations for pure	hasing package	30 days Mon 30/11/20	Tue 29/12/20	Mon 30/11/20	Tue 29/12/20	0 days 639	641				-						
541 5.20.5.10.3 Acceptance of conforming quot		30 days Wed 30/12/20	Thu 28/01/21	Wed 30/12/20			646										
642 5.20.6 Design Submissions for MFB No. 2		442 days Fri 21/08/20	Sat 06/11/21	Fri 21/08/20		0 days				-							
543 5.20.6.1 Electrical schematic drawings for N		60 days Fri 21/08/20	Mon 19/10/20		Mon 19/10/		597FF										
	irements drawigns for MFB no. 2 up to +	30 days Tue 01/09/20	Wed 30/09/20		Wed 30/09/20		597FF										
644 5.20.6.2 CDS080-4 - Civil and dimensional requ	nements urawigns for IVIPB NO. 2 up to +	55 days 1de 01/05/20	vved 30/03/20	146 01/09/20	7764 30/09/20	- uays	-27.1										
		- December															
Task Mileston Milestone, Tentative Summar		Late Critical	Critical S Progress	piit	Manual P Slack (Flo		Milestone (Actual) ★ Slack										
DE/2018/04	, monda Julillary	- Citicui	rrogress		J. 00 1/10												
01/07/21																	

Drainage Service	os Department 1 federal deservación fegan			Proposed Work Programme fr Shek Wu Hui Effluent Polishing Plant - Main Works Stage 1	
ID WBS		ration between Task Start	Finish	Early Start Early Finish Free Slack Predecessors Successors	Resource 2020 2021 2022 2023 2024
		Start and Finish			Names Half 1, 2020 Half 2, 2020 Half 2, 2021 Half 1, 2022 Half 1, 2023 Half 2, 2023 Half 1, 2023 Half 1, 2023 Half 1, 2023 Half 1, 2023 Half 2, 2023 Half 3, 2023
645 5.20.6.3	CDS081-4 - Civil and dimensional requirements drawings for MFB No. 2	210 days Fri 28/08/20	Thu 25/03/21	Fri 28/08/20 Thu 25/03/21 68 days 598FF	
646 5.20.6.4	CDS005 - Detailed Design for Membrane Filtration System, Pumps and	80 edays Mon 12/04/21	Thu 01/07/21	Mon 12/04/21 Thu 01/07/21 0.63 edays 605,613,625655,659,662,665,674,6	,674,677
647 5.20.6.5	CDS024 - Detailed Design for Electrical Installations for MFB No. 2	30 edays Thu 07/10/21	Sat 06/11/21	Thu 07/10/21 Sat 06/11/21 0 edays 72,82,78,86 73,694,700,599FF	
648 5.20.6.6	CDS008 - Detailed Design for Membrane Filtration System, Air Blowers,	100 edays Mon 01/03/21	Wed 09/06/21	Mon 01/03/21 Wed 09/06/ 0.63 edays 609,617,621668,671,599FF	
649 5.20.6.7	CDS034-4 - Detailed Design for Electrical Installations BS at MFB No. 2	100 edays Fri 12/03/21	Sun 20/06/21	Fri 12/03/21 Sun 20/06/21 22.38 edays 133 763,599FF	
650 5.20.6.8	CDS025-4 - Detailed Design for LV Switchboards for Membrane Filtratic	60 edays Mon 03/05/21	Fri 02/07/21	Mon 03/05/21 Fri 02/07/21 0.63 edays 68 686,599FF	
651 5.20.6.9	CDS026-2 - Detailed Design for HV Switchboards for MFB No. 2	60 edays Sun 18/04/21	Thu 17/06/21	Sun 18/04/21 Thu 17/06/21 0.63 edays 64 599FF,690	
652 5.20.6.10	CDS050-4 - Detailed Design for Lifting Appliances - MFB No. 2	150 edays Thu 15/10/20	Sun 14/03/21	Thu 15/10/20 Sun 14/03/21 0 edays 113 680,599FF	
653 5.20.7		522 days Sun 14/03/21	Wed 17/08/22	Sun 14/03/21 Wed 17/08 301 days	
	Manufacturing and Delivery of Plant & Materials				
654 5.20.7.1	Hollow Fibre Membrane Modules, EQT023	385 days Fri 02/07/21	Thu 21/07/22	Fri 02/07/21 Thu 21/07/22 191 days	
655 5.20.7.1.1	-	300 days Fri 02/07/21	Wed 27/04/22	Fri 02/07/21 Wed 27/04/ 0 days 646 656	
656 5.20.7.1.2	MFS - Factory Acceptance Test of Plant (to be witnessed by PM)	40 days Thu 28/04/22	Mon 06/06/22	Thu 28/04/22 Mon 06/06/ 0 days 655 657	
657 5.20.7.1.3	MFS - Shipping and Delivery of Plant to site	45 days Tue 07/06/22	Thu 21/07/22	Tue 07/06/22 Thu 21/07/22 0 days 656 715	
658 5.20.7.2	Air Scour Blowers, EQT040	396 days Fri 02/07/21	Mon 01/08/22	Fri 02/07/21 Mon 01/08 208 days	
659 5.20.7.2.1	Manufacturing and Factory Acceptance Test of Plant	240 days Fri 02/07/21	Sat 26/02/22	Fri 02/07/21 Sat 26/02/22 111 days 646 660	
660 5.20.7.2.2	Shipping and Delivery of Plant to site	45 days Sat 18/06/22	Mon 01/08/22	Sat 18/06/22 Mon 01/08/ 0 days 659,727SS-6716	
661 5.20.7.3	Permeate Pump, EQT024	285 days Fri 02/07/21	Tue 12/04/22	Fri 02/07/21 Tue 12/04/22 409 days	
662 5.20.7.3.1		240 days Fri 02/07/21	Sat 26/02/22	Fri 02/07/21 Sat 26/02/22 0 days 646 663	
663 5.20.7.3.2		45 days Sun 27/02/22	Tue 12/04/22	Sun 27/02/22 Tue 12/04/22 201 days 662 717	
664 5.20.7.4	Compressed Air System, EQT029	396 days Fri 02/07/21	Mon 01/08/22	Fri 02/07/21 Mon 01/08 208 days	
665 5.20.7.4.1		210 days Fri 02/07/21	Thu 27/01/22	Fri 02/07/21 Thu 27/01/22 141 days 646 666	
666 5.20.7.4.2		45 days Sat 18/06/22	Mon 01/08/22	Sat 18/06/22 Mon 01/08/ 0 days 665,727SS-6716	
667 5.20.7.5	Chemical Storage Tanks, EQT025	225 days Thu 10/06/21	Thu 20/01/22	Thu 10/06/21 Thu 20/01/22 403 days	
668 5.20.7.5.1	Manufacturing and Factory Acceptance Test of Plant	180 days Thu 10/06/21	Mon 06/12/21	Thu 10/06/21 Mon 06/12/ 0 days 648 669	
669 5.20.7.5.2	Shipping and Delivery of Plant to site	45 days Tue 07/12/21	Thu 20/01/22	Tue 07/12/21 Thu 20/01/22 104 days 668 721	
670 5.20.7.6	Chemical Dosing Pumps, EQT026	225 days Thu 10/06/21	Thu 20/01/22	Thu 10/06/21 Thu 20/01/22 403 days	
671 5.20.7.6.1	Manufacturing and Factory Acceptance Test of Plant	180 days Thu 10/06/21	Mon 06/12/21	Thu 10/06/21 Mon 06/12/ 0 days 648 672	
672 5.20.7.6.2	Shipping and Delivery of Plant to site	45 days Tue 07/12/21	Thu 20/01/22	Tue 07/12/21 Thu 20/01/22 104 days 671 722	
673 5.20.7.7	Stoplogs and Penstocks, EQT013	396 days Fri 02/07/21	Mon 01/08/22	Fri 02/07/21 Mon 01/08 208 days	
674 5.20.7.7.1	Manufacturing and Factory Acceptance Test of Plant	240 days Fri 02/07/21	Sat 26/02/22	Fri 02/07/21 Sat 26/02/22 111 days 646 675	
675 5.20.7.7.2	Shipping and Delivery of Plant to site	45 days Sat 18/06/22	Mon 01/08/22	Sat 18/06/22 Mon 01/08/ 0 days 674,727SS-6714	
676 5.20.7.8	Pipework, Valves and Electric Actuators, EQT036 (Rev. 11)	285 days Thu 28/10/21	Mon 08/08/22	Thu 28/10/21 Mon 08/08 381 days 56,60	
677 5.20.7.8.1		240 days Thu 28/10/21	Fri 24/06/22	Thu 28/10/21 Fri 24/06/22 0 days 646 678	
678 5.20.7.8.2		45 days Sat 25/06/22	Mon 08/08/22		
679 5.20.7.9	Lifting Appliances	356 days Sun 14/03/21	Fri 04/03/22	Sun 14/03/21 Fri 04/03/22 206 days	
680 5.20.7.9.1	Manufacturing and Factory Acceptance Test of Plant	210 days Sun 14/03/21	Sat 09/10/21	Sun 14/03/21 Sat 09/10/21 101 days 652 681	
681 5.20.7.9.2	Shipping and Delivery of Plant to site	45 days Wed 19/01/22	Fri 04/03/22	Wed 19/01/22 Fri 04/03/22 16 days 680,704SS-6707,730	
682 5.20.7.10	LV Switchboards	395 days Sat 03/07/21	Mon 01/08/22	Sat 03/07/21 Mon 01/08 178 days	
683 5.20.7.10.	1 BR - Manufacturing of Plant	240 days Sat 03/07/21	Sun 27/02/22	Sat 03/07/21 Sun 27/02/22 0 days 526 684	
684 5.20.7.10.	2 BR - Factory Acceptance Test of Plant (to be witnessed by PM)	90 days Mon 28/02/22	Sat 28/05/22	Mon 28/02/22 Sat 28/05/22 0 days 683 685	
685 5.20.7.10.	BR - Shipping and Delivery of Plant to site	45 days Sun 29/05/22	Tue 12/07/22	Sun 29/05/22 Tue 12/07/22 126 days 684 745	
686 5.20.7.10.	4 MFS - Manufacturing of Plant	240 days Sat 03/07/21	Sun 27/02/22	Sat 03/07/21 Sun 27/02/22 0 days 650 687	
687 5.20.7.10.		90 days Mon 28/02/22	Sat 28/05/22	Mon 28/02/22 Sat 28/05/22 20 days 686 688	
688 5.20.7.10.		45 days Sat 18/06/22	Mon 01/08/22	Sat 18/06/22 Mon 01/08/ 106 days 687,727SS-6746	
689 5.20.7.11	HV Switchboards, EQT031	410 days Fri 18/06/21	Mon 01/08/22	Fri 18/06/21 Mon 01/08 208 days	
690 5.20.7.11.		180 days Fri 18/06/21	Tue 14/12/21		
691 5.20.7.11.		90 days Wed 15/12/21	Mon 14/03/22	Wed 15/12/21 Mon 14/03/ 95 days 690 692	
692 5.20.7.11.		45 days Sat 18/06/22	Mon 01/08/22	Sat 18/06/22 Mon 01/08/ 106 days 691,727SS-6749	
693 5.20.7.12	11kV/380V Stepdown Power Transformers, EQT032	285 days Sat 06/11/21	Wed 17/08/22	Sat 06/11/21 Wed 17/08 417 days	
694 5.20.7.12.	1 MFS - Manufacturing and Factory Acceptance Test of Plant	240 days Sat 06/11/21	Sun 03/07/22	Sat 06/11/21 Sun 03/07/22 0 days 647 695	
695 5.20.7.12.	2 MFS - Shipping and Delivery of Plant to site	45 days Mon 04/07/22	Wed 17/08/22	Mon 04/07/22 Wed 17/08/ 90 days 694 750	
696 5.20.7.13	PLC System	285 days Sat 06/11/21	Wed 17/08/22	Sat 06/11/21 Wed 17/08 162 days	
697 5.20.7.13.	1 Manufacturing of Plant, PLC for BR2A &B	210 days Sat 06/11/21	Fri 03/06/22	Sat 06/11/21 Fri 03/06/22 0 days 524 698	
698 5.20.7.13.		30 days Sat 04/06/22	Sun 03/07/22	Sat 04/06/22 Sun 03/07/22 0 days 697 699	
699 5.20.7.13.		45 days Mon 04/07/22	Wed 17/08/22	Mon 04/07/22 Wed 17/08/ 90 days 698 747	
700 5.20.7.13.		210 days Sat 06/11/21	Fri 03/06/22	Sat 06/11/21 Fri 03/06/22 0 days 647 701	
701 5.20.7.13.		30 days Sat 04/06/22	Sun 03/07/22	Sat 04/06/22 Sun 03/07/22 0 days 700 702	
702 5.20.7.13.		45 days Mon 04/07/22	Wed 17/08/22	Mon 04/07/22 Wed 17/08/ 90 days 701 748	
703 5.20.8	Site Installation Work	683 days Sun 20/03/22	Wed 31/01/24	Sun 20/03/22 Wed 31/01 0 days	
	Task Milestone ♦ Project Summar	y l Late	Critical :	plit Manual Progress — Milestone (Actual) 🛨	*
rise	Milestone, Tentative Summary Manual Summar		Progres	Slack (Float) Slack	
E/2018/04 01/07/21					

Drainage Services Department The Constructed of the Issay Supple Administration Supple					Shek Wu l		Proposed Work Programn g Plant - Main Works Stag		04 for Sewage Treatment Facilities	A
ID WBS Task Name	Duration between Ta: Start and Finish	sk Start	Finish	Early Start	Early Finish	Free Slack Predec	essors Successors	Resource Names		2024 Half 1, 2024
704 5.20.8.1 Tentative Civil Handover Date, Portion		day Sun 20/03/22	Sun 20/03/22	Sun 20/03/22	Sun 20/03/22	0 days	707,713FS+45 eday	rs.706.	N J M M J S N J M J M M J S N J M J M M J S N J M M J S N J M M J S N J M M J S N J M M J S N J M M J S N J M M J S N J M J M M J S N J M M J S N J M M J S N J M M J S N J M M J S N J M M J S N J M M J S N J M J M M J S N J M M J S N J M J M M J S N J M J M M J S N J M M J S N J M M J M J N S N J M J M M J S N J M J M M J S N J M M J M J N S N J M J M M J S N J M J M M J S N J M M J M J M M J S N J M M J M J M M J S N J M M M J S N J M M M J S N M J M M J M M J S N M J M M J M M J S N M J M M J M M J N S N M J M M M J M M J M M M J M M M J M M M J M M M J M M M J M M M J M M M M J M M M M M M M M M M M M M M M M M	1
705 5.20.8.2 Commencement of E&M Installation a		lays Mon 21/03/22	Fri 28/04/23	Mon 21/03/22		0 days 704				
706 5.20.8.2.1 Provision of Temporary Water Suppl		lays Mon 21/03/22	Sun 27/03/22	Mon 21/03/22						
7 5.20.8.2.2 Installation of Lifting Appliances at		lays Mon 21/03/22	Wed 25/05/22			248 days 704,68	31	.,		
08 5.20.8.2.2.: B2 EOT Crane LA-04-01 SWL 5t		lays Mon 21/03/22	Wed 04/05/22	Mon 21/03/22			710,711,712			
9 5.20.8.2.2.: B2 EOT Crane LA-04-02 SWL 5t		lays Mon 21/03/22	Tue 19/04/22	Mon 21/03/22			710,711,712		-	
0 5.20.8.2.2.: B2 MR LA-04-03 SWL 5t		lays Thu 05/05/22	Wed 18/05/22	Thu 05/05/22		0 days 708,70				
15.20.8.2.2.4 B1 MR LA-04-04 SWL 3t		lays Thu 05/05/22	Wed 18/05/22	Thu 05/05/22		0 days 708,70				
2 5.20.8.2.2.! T&C, Loading Test for Lifting Appli		lays Thu 19/05/22	Wed 25/05/22	Thu 19/05/22						
3 5.20.8.2.3 Mechanical Installations for E&M Ed		lays Thu 05/05/22	Fri 28/04/23	Thu 05/05/22		0 days 704FS				
45.20.8.2.3.: Installation of penstocks and stop		lays Tue 02/08/22	Sun 30/10/22	Tue 02/08/22		0 days 675	724	ME - E x 4~		
5.20.8.2.3.: Installation of hollow fibre members		lays Fri 22/07/22	Wed 19/10/22		Wed 19/10/			ME - A x 4~		
5.20.8.2.3.: Installation of air scour blowers (x		lays Tue 02/08/22	Sun 30/10/22	Tue 02/08/22		0 days 660,66		ME - B x 4~		
75.20.8.2.3. Installation of permeate pumps (x		lays Mon 31/10/22	Sat 28/01/23	Mon 31/10/22		0 days 716,66		ME - A x 4~		
5.20.8.2.3.! Installation of return activated slu		lays Mon 31/10/22	Sat 28/01/23	Mon 31/10/22		0 days 716,00	720	ME - B x 4~		
95.20.8.2.3.1 Installation of membrane tank dra		lays Thu 05/05/22	Sat 18/06/22	Thu 05/05/22		224 days	720	ME - C x 4~		
D 5.20.8.2.3. Installation of pipework and valve		lays Sun 29/01/23	Fri 28/04/23	Sun 29/01/23		0 days 716,71		ME - C x 4~		
		lays Thu 05/05/22	Sun 03/07/22	Thu 05/05/22			17,71072411	ME - D x 2^		
5.20.8.2.3. Installation of chemical storage ta		lays Thu 05/05/22	Sun 03/07/22			299 days 672		ME - D x 2		
5.20.8.2.3.: Installation of chemical dosing put 8.5.20.8.2.3.: Installation of plant service water		lays Thu 05/05/22	Tue 02/08/22	Thu 05/05/22				ME - C x 4~		
						168 days 714,72	20EE 760	ME - D x 2^		
4 5.20.8.2.3.: Site Acceptance Tests - mechanica 5 5.20.8.2.4 Electrical Installations for E&M Equi		lays Mon 31/10/22 lays Thu 05/05/22	Fri 28/04/23 Sat 01/10/22	Mon 31/10/22 Thu 05/05/22		237 days 713SS		WIL DAZ		
	A	lays Thu 05/05/22	Sat 01/10/22	Thu 05/05/22		45 days	751			
16 5.20.8.2.4.: Installation of cable trays and cable			Wed 17/08/22	Wed 17/08/22		0 days	731 730,739FS+45 eday	re 7631	0.17/08	
27 5.20.8.3 Tentative Civil Handover Date, Portion		day Wed 17/08/22					750,753F3F45 Eday	3,7031		
28 5.20.8.4 Commencement of E&M Installation a		lays Thu 18/08/22	Wed 31/01/24	Thu 18/08/22		0 days 727				
29 5.20.8.4.1 Provision of Temporary Water Suppl		lays Thu 18/08/22	Wed 24/08/22	Thu 18/08/22		0 days 727	14			
0 5.20.8.4.2 Installation of Lifting Appliances at		lays Thu 18/08/22	Fri 06/01/23	Thu 18/08/22		40 days 727,68		LA - A x 4~6		
15.20.8.4.2.: GF EOT Crane LA-04-05 SWL 5t		lays Thu 18/08/22	Sat 01/10/22	Thu 18/08/22			733,734,738	LA - B x 4~6		
32 5.20.8.4.2.: GF Gantry Crane LA-04-06 SWL 6t		lays Thu 18/08/22	Sat 01/10/22	Thu 18/08/22		0 days				
33 5.20.8.4.2.: 1F EOT Crane LA-04-07 SWL 15t		lays Sun 02/10/22	Tue 15/11/22	Sun 02/10/22		0 days 731,73		LA - A x 4~6		
34 5.20.8.4.2.4 1F EOT Crane LA-04-08 SWL 15t		lays Sun 02/10/22	Tue 15/11/22	Sun 02/10/22			735,736,737,738	LA - B x 4~6		
35 5.20.8.4.2.! RF EOT Crane LA-04-09 SWL 2t		lays Wed 16/11/22	Fri 30/12/22	Wed 16/11/22		0 days 733,73		LA - A x 4~6		
36 5.20.8.4.2.0 RF Retractable MR LA-04-10 SWL		lays Wed 16/11/22	Fri 30/12/22	Wed 16/11/22		0 days 733,73		LA - B x 4~6		
737 5.20.8.4.2. Mobile A-frame LA-04-11 SWL 2t		lays Wed 16/11/22	Tue 22/11/22	Wed 16/11/22		38 days 733,73 0 days 731,73		LA - C x 4~6		
738 5.20.8.4.2.1 T&C, Loading Test for Lifting Appli		lays Sat 31/12/22	Fri 06/01/23	Sat 31/12/22 Sun 02/10/22	Fri 06/01/23					
739 5.20.8.4.3 Mechanical Installations for E&M Ed		lays Sun 02/10/22	Fri 13/10/23				+45 ec744SS+45 edays,76			
740 5.20.8.4.3.: Installation of air scour blowers (x		lays Sat 07/01/23	Sun 16/04/23	Sat 07/01/23		0 days 738	741,743	ME - A x 4^		
741 5.20.8.4.3 Installation of compressed air syst		lays Mon 17/04/23	Thu 15/06/23	Mon 17/04/23				ME - B x 4~		
42 5.20.8.4.3.: Installation of instrumentations, E		lays Sun 02/10/22	Wed 30/11/22	Sun 02/10/22				ME - D x 2^		
43 5.20.8.4.3. Site Acceptance Tests - mechanica		lays Mon 17/04/23	Fri 13/10/23	Mon 17/04/23		40 days 740		ME - D x 2^		
744 5.20.8.4.4 Electrical Installations for E&M Equi		lays Wed 16/11/22	Mon 11/09/23	Wed 16/11/22						
745 5.20.8.4.4. Installation of LV Switchboards, Bl		lays Wed 16/11/22	Mon 13/02/23	Wed 16/11/22			752	LV - B x 4~6		
46 5.20.8.4.4 Installation of LV Switchboards, M		lays Wed 16/11/22	Mon 13/02/23	Wed 16/11/22			752	LV - A x 4~€		
47 5.20.8.4.4.: Installation of PLC Panels, BR2		lays Wed 16/11/22	Mon 13/02/23	Wed 16/11/22			752,756	Pio -		
8 5.20.8.4.4.4 Installation of PLC Panels, MFB No		lays Wed 16/11/22	Mon 13/02/23	Wed 16/11/22				PLC - B x 1	_ _ _ _ _ _ _ _	
9 5.20.8.4.4.! Installation of HV Switchboards, N		lays Wed 16/11/22	Sat 14/01/23	Wed 16/11/22		30 days 692	752	HV - A x 4~		
0.5.20.8.4.4.0 Installation of transformer, MFB N		lays Wed 16/11/22	Fri 30/12/22	Wed 16/11/22						
1 5.20.8.4.4. Installation of cable trays and cab		lays Wed 16/11/22	Sun 14/05/23	Wed 16/11/22						
2 5.20.8.4.4.2 Cables laying and terminations		lays Tue 14/02/23	Thu 13/07/23	Tue 14/02/23			16,747757,754,753		31/07	
3 5.20.8.4.4.9 Energisation of LV Switchboards, I		day Mon 31/07/23	Mon 31/07/23			114 days 752		LA - A x 4~6		
4 5.20.8.4.4.: Site Acceptance Tests - Electrical a		lays Fri 14/07/23	Mon 11/09/23	Fri 14/07/23			760	LV - A x 4~€		
5.20.8.4.5 SCADA Systems, BR No. 1 & No 2, N		lays Fri 14/07/23	Tue 21/11/23	Fri 14/07/23						
6 5.20.8.4.5.: Configuration of PLC System for B		days Mon 02/10/23	Tue 31/10/23	Mon 02/10/23		0 days 747,58		PLC - A x 1		
7 5.20.8.4.5 Configuration of PLC System for N		days Fri 14/07/23	Sat 12/08/23	Fri 14/07/23		0 days 752	759			
8 5.20.8.4.5.: Site Acceptance Test for PLC Syste		days Wed 01/11/23	Tue 21/11/23	Wed 01/11/23			761,587,1270			
59 5.20.8.4.5. Site Acceptance Test for PLC Syste	at MFB No. 2 21 d	lays Sun 13/08/23	Sat 02/09/23	Sun 13/08/23			761,1270			
60 5.20.8.4.6 Site Acceptance Test for E&M Equip	MFB No. 2 30 ed	lays Fri 13/10/23	Sun 12/11/23	Fri 13/10/23	Sun 12/11/23	28.63 edays 739,74	14,754761			
51 5.20.8.4.7 System Commissioning for E&M Equ	at MFB No. 2 45 d	days Mon 11/12/23	Wed 24/01/24	Mon 11/12/23	Wed 24/01/	0 days 758,76	50,770762			
762 5.20.8.4.8 Risk Allowances for Completion of P	essing Plant at MFB No. 2 7 ed	days Wed 24/01/24	Wed 31/01/24	Wed 24/01/24	Wed 31/01/	7.63 edays 761	1266			N.
Task Milestone	♦ Project Summary	Late	Critical S	Solit	Manual F	rogress	Milestone (Actual)	*		
Milestone, Tentative Summary	Manual Summary	Critical	Progress	-	Slack (Flo		Slack			
2018/04 1/07/21										
							Page 13 of 2		DE_2018_04 Revise	

Drainage Service:	s Department food demonstrate fugina				Shek Wu		oposed Work Programm Plant - Main Works Stage		r Sewage Treatment Facilities
ID WBS	Task Name	Duration between Task Start	Finish	Early Start		Free Slack Predecess		Resource	2020 2021 2022 2023 2024
		Start and Finish	610/19/29	C 45 (04 (22	S 10/13/3	2 42 4		Names	Haif 1, 2020
63 763 5.20.8.4.9		330 days Sun 15/01/23	Sun 10/12/23	Sun 15/01/23				140/AC A	
64 764 5.20.8.4.9.		120 days Sun 15/01/23	Sun 14/05/23	Sun 15/01/23			770	MVAC - A	
65 765 5.20.8.4.9. 66 766 5.20.8.4.9.		210 days Sun 15/01/23	Sat 12/08/23 Thu 13/07/23	Sun 15/01/23			770 1239,770	BS - A x 4~ Pb - B x 4~	
		180 days Sun 15/01/23		Sun 15/01/23				BS - B x 4~	
67 767 5.20.8.4.9.		90 days Sun 15/01/23	Fri 14/04/23	Sun 15/01/23					
68 768 5.20.8.4.9.		120 days Sun 15/01/23	Sun 14/05/23	Sun 15/01/23			1190,1202,1203,77		
69 769 5.20.8.4.9.		60 days Sun 15/01/23	Wed 15/03/23	Sun 15/01/23			761FF	BS - C x 2~	
70 770 5.20.8.4.9.			Sun 10/12/23	Sun 13/08/23			,700,701	BS - C x 2~	
71 771 5.21	Chemical System No. 1 and No. 2, Portion B-7 & B-7B (PS 6B.2.3)	1351 days Tue 21/07/20	Mon 01/04/24	Tue 21/07/20			2051		@.01/06
72 772 5.21.1 73 773 5.21.2	Planned Key Date Completion Date - KD1B, Chem Sys No. 1 & 2	0 days Tue 01/06/21	Tue 01/06/21	Tue 01/06/21					@ 12/07
	Planned Sectional Completion Date - Section 1, Chem Sys No. 1 & 2	0 days Mon 12/07/21	Mon 12/07/21	Mon 12/07/21			7271		
74 774 5.21.3	Planned Sectional Completion Date - Section 2, Chem Sys No. 1 & 2	0 days Mon 01/04/24	Mon 01/04/24	Mon 01/04/24					
75 775 5.21.4 76 776 5.21.4.1	Selection of Suppliers for major plant and materials for Chemical Syster Chemical Storage and Dosing - chemical storage tanks, C11, ref. EQT025	240 days Thu 01/10/20 240 days Thu 01/10/20	Fri 28/05/21 Fri 28/05/21	Thu 01/10/20 Thu 01/10/20	Fri 28/05/21	0 days			
76 776 5.21.4.1 77 777 5.21.4.1.1	Submission for acceptance of purchasing package	60 days Thu 01/10/20	Sun 29/11/20		Sun 29/11/20		778		
						0 days	779		
78 778 5.21.4.1.2	Invitation of quotations for purchasing package	30 days Mon 30/11/20	Tue 29/12/20	Mon 30/11/20		0 days 777	799		
79 779 5.21.4.1.3	Acceptance of conforming quotation	30 days Wed 30/12/20	Thu 28/01/21	Wed 30/12/20		30 days 778	/31		
80 780 5.21.4.2	Chemical Storage and Dosing - chemical dosing pumps, C11, ref. EQT027	150 days Thu 01/10/20	Sat 27/02/21		Sat 27/02/21	54 days	782		
81 781 5.21.4.2.1	Submission for acceptance of purchasing package	60 days Thu 01/10/20	Sun 29/11/20		Sun 29/11/20	0 days 0 days 781	782		
82 782 5.21.4.2.2	Invitation of quotations for purchasing package Acceptance of conforming quotation	60 days Mon 30/11/20 30 days Fri 29/01/21	Thu 28/01/21 Sat 27/02/21	Mon 30/11/20 Fri 29/01/21	Thu 28/01/21 Sat 27/02/21	0 days 781	791,792,793		
83 783 5.21.4.2.3							731,782,783		
84 784 5.21.4.3	Chemical Storage and Dosing - transfer pumps, C11, ref. EQT026	120 days Thu 01/10/20 60 days Thu 01/10/20	Thu 28/01/21 Sun 29/11/20		Thu 28/01/21 Sun 29/11/20	84 days 0 days	786		
85 785 5.21.4.3.1	Submission for acceptance of purchasing package	30 days Mon 30/11/20		Mon 30/11/20		0 days 0 days 785	787		
86 786 5.21.4.3.2	Invitation of quotations for purchasing package	30 days Wed 30/12/20	Tue 29/12/20 Thu 28/01/21	Wed 30/12/20			791		
87 787 5.21.4.3.3	Acceptance of conforming quotation						/91		
788 5.21.5	Design Submissions for Chemical System No. 1 and No. 2	324 days Tue 21/07/20	Thu 10/06/21	Tue 21/07/20			7725		
89 789 5.21.5.1	Electrical schematic drawings for Chemical Systems No. 1 and No. 2	60 days Tue 21/07/20	Fri 18/09/20	Tue 21/07/20			772FF		
790 5.21.5.2	CDS081-5 - Civil and dimensional requirements drawings for Chemical		Thu 05/11/20		Thu 05/11/20	0.63 edays 779,783,	772FF		
791 5.21.5.3	CDS006 - Detailed Design for Chemical Dosing System	90 edays Sat 27/02/21 90 edays Sat 27/02/21	Fri 28/05/21 Fri 28/05/21		Fri 28/05/21		810,773FF		
92 792 5.21.5.4 93 793 5.21.5.5	CDS027 - Detailed Design for Electrical Installations for Chemical Syste CDS028 - Detailed Design for Electrical Installations for Chemical Syste		Fri 28/05/21	Sat 27/02/21			810,773FF 810,773FF		
793 793 3.21.3.3			Thu 10/06/21			1 32.38 edays 133	810,773FF		
794 5.21.5.6 95 795 5.21.6	CDS034-5 - Detailed Design for Electrical Installations BS at Chemical S Manufacturing and Delivery of Plant & Materials	296 days Sat 29/05/21	Sun 20/03/22		Sun 20/03/22		810,773FF		
96 796 5.21.6.1	Chemical Storage Tanks, EQT025	225 days Sat 29/05/21	Sat 08/01/22		Sat 08/01/22				
790 790 5.21.6.1	Manufacturing and Factory Acceptance Test of Plant	180 days Sat 29/05/21	Wed 24/11/21		Wed 24/11/		798		
98 7985.21.6.1.2	Shipping and Delivery of Plant to site	45 days Thu 25/11/21	Sat 08/01/22	Thu 25/11/21			809		
99 799 5.21.6.2	Chemical Dosing Pumps, EQT027	296 days Sat 29/05/21	Sun 20/03/22	Sat 29/05/21					
00 800 5.21.6.2.1	Manufacturing and Factory Acceptance Test of Plant	180 days Sat 29/05/21	Wed 24/11/21	Sat 29/05/21			801		
01 8015.21.6.2.2	Shipping and Delivery of Plant to site	45 days Fri 04/02/22	Sun 20/03/22	Fri 04/02/22					
02 802 5.21.6.3	Chemical Transfer Pumps, EQT026	296 days Sat 29/05/21	Sun 20/03/22	Sat 29/05/21					
03 803 5.21.6.3.1	Manufacturing and Factory Acceptance Test of Plant	180 days Sat 29/05/21	Wed 24/11/21	Sat 29/05/21			804		
04 804 5.21.6.3.2	Shipping and Delivery of Plant to site	45 days Fri 04/02/22	Sun 20/03/22		Sun 20/03/22				
05 805 5.21.7	Site Installation Work	307 days Tue 22/03/22	Mon 23/01/23	Tue 22/03/22					
06 806 5.21.7.1	Tentative Civil Handover Date, Portion B-7 & B-7B (Rev. 5)	1 day Thu 19/05/22	Thu 19/05/22	Thu 19/05/22			804FF-60 edays,801	LFF-60	€ 19/05
07 807 5.21.7.2	Tentative Civil Handover Date, Chemical Pipe Trench (by others)	1 day Sun 01/05/22	Sun 01/05/22	Sun 01/05/22			809FF+50 days		<u> </u>
08 808 5.21.7.3	Commencement of E&M Installation at Chemical Dosing System 1 an		Mon 23/01/23	Tue 22/03/22			,		
09 809 5.21.7.3.1	Mechanical Installations for E&M Equip. for Chemical Dosing System		Mon 20/06/22			0 edays 807FF+50	0 da810	ME - D x 2	
10 810 5.21.7.3.2	Electrical Installations for E&M Equip. for Chemical Dosing System	90 edays Mon 20/06/22	Sun 18/09/22			2 0.63 edays 809,792,			
11 8115.21.7.3.3	Site Acceptance Test for E&M Equip for Chemical Dosing System	45 days Mon 19/09/22	Wed 02/11/22	Mon 19/09/22			812		
12 812 5.21.7.3.4	System Commissioning for E&M Equip for Chemical Dosing System	45 days Thu 03/11/22	Sat 17/12/22	Thu 03/11/22			813		
12 812 5.21.7.3.4 13 813 5.21.7.3.5	Risk Allowances for Completion of Processing Plant at Chemical Dos		Sat 17/12/22 Sat 24/12/22			410.63 ed 812	1266		
14 814 5.21.7.3.6	Building Services Installations at Chemical Dosing System areas	249 days Fri 20/05/22	Mon 23/01/23		Mon 23/01				
15 815 5.21.7.3.6.		120 days Fri 20/05/22	Fri 16/09/22		Fri 16/09/22		820	BS - B x 4~	
16 816 5.21.7.3.6.		120 days Fri 20/05/22	Fri 16/09/22		Fri 16/09/22		1202,1203,1193,820		
16 816 5.21.7.3.6. 17 817 5.21.7.3.6.		30 days Fri 20/05/22	Sat 18/06/22		Sat 18/06/22		820		
17 817 5.21.7.3.6. 18 818 5.21.7.3.6.		14 days Fri 20/05/22	Thu 02/06/22		Thu 02/06/22		820	MVAC - A	
		7 days Mon 19/09/22	Sun 25/09/22	Mon 19/09/22			820	Pb - A x 4~	
19 819 5.21.7.3.6.			Mon 23/01/23	Mon 19/09/22 Mon 26/09/22				BS - C x 2~	
20 820 5.21.7.3.6.							//11	D3 - C X Z	
21 821 5.22	Temporary Chemical Dosing System, Portion B7 & B-7B (PS 6B.2.3)	1344 days Tue 28/07/20	Mon 01/04/24	Tue 28/07/20	WION 01/04	o days			
	Task Milestone ♦ Project St	ummary Late	Critical 5	Split	· · · · Manual	Progress	Milestone (Actual)	*	
Bestwise oject: DE/2018/04	Milestone, Tentative Summary Manual S	dummary Critical	Progress	ss	Slack (Fl	loat)	Slack		
e: Thu 01/07/21									
tus Date Wed 30/06,	/21						Page 14 of 2	3	DE_2018_04 Revised PG- (Rev 1:

Drainage Services Departme The Commission of the Hong Many Special Administration	eent on Buyen					Shek Wu H		osed Work Programme : nt - Main Works Stage 1		r Sewage Treatment Facili	ties								AECO
D ID WBS Task Nam	ne	Duration between Task Start and Finish	Start	Finish	Early Start	Early Finish	Free Slack Predecessor	s Successors	Resource Names	2020 Half 1, 2020	Half 2, 2020	2021 D Half 1, 2	221	Half 2, 2021	2022 Half 1, 2022	Half 2, 2022	2023 Half 1, 2023	Half 2, 2023	2024 Half 1, 2024
822 822 5.22.1 Pla	anned Key Date Completion Date - KD1B, Temp. Chem Dosing Sys	0 day	ys Tue 01/06/21	Tue 01/06/21	Tue 01/06/21	Tue 01/06/21	0 days 839FF,840	FF		L M L L Y	M L J	sNJ	M M	01/06	N	1 M J S	M L M		Half 1, 2024 N J M
823 823 5.22.2 Pla	anned Sectional Completion Date - Section 1, Temp. Chem Dosing Sys	0 day	ys Mon 12/07/21	Mon 12/07/21	Mon 12/07/21	Mon 12/07/	0 days 841FF							@ 12/07					
B24 824 5.22.3 Pla	anned Sectional Completion Date - Section 2, Temp. Chem Dosing Sys	0 day	ys Mon 01/04/24	Mon 01/04/24	Mon 01/04/24	Mon 01/04/	0 days												⊚ 01
825 825 5.22.4 Sel	lection of Suppliers for major plant and materials for Temp. Chemical	150 day	ys Thu 01/10/20	Sat 27/02/21	Thu 01/10/20	Sat 27/02/21	668 days					Q	,						
826 826 5.22.4.1	Chemical Storage and Dosing - chemical storage tanks, C11, ref. EQTO	120 day	ys Thu 01/10/20	Thu 28/01/21	Thu 01/10/20	Thu 28/01/21	45 days					·	_						
827 827 5.22.4.1.1	Submission for acceptance of purchasing package	60 day	ys Thu 01/10/20	Sun 29/11/20	Thu 01/10/20	Sun 29/11/20	0 days	828											
828 828 5.22.4.1.2	Invitation of quotations for purchasing package	30 day	ys Mon 30/11/20	Tue 29/12/20	Mon 30/11/20	Tue 29/12/20	0 days 827	829				*							
829 829 5.22.4.1.3	Acceptance of conforming quotation	30 day	ys Wed 30/12/20	Thu 28/01/21	Wed 30/12/20	Thu 28/01/21	0 days 828	841,844				<u>*</u>							
830 830 5.22.4.2	Chemical Storage and Dosing - chemical dosing pumps, C11, ref. EQTO	150 day	ys Thu 01/10/20	Sat 27/02/21	Thu 01/10/20	Sat 27/02/21	668 days					-	,						
831 831 5.22.4.2.1	Submission for acceptance of purchasing package	60 day	ys Thu 01/10/20	Sun 29/11/20	Thu 01/10/20	Sun 29/11/20	0 days	832											
832 832 5.22.4.2.2	Invitation of quotations for purchasing package	60 day	ys Mon 30/11/20	Thu 28/01/21	Mon 30/11/20	Thu 28/01/21	0 days 831	833				*							
833 833 5.22.4.2.3	Acceptance of conforming quotation	30 day	ys Fri 29/01/21	Sat 27/02/21	Fri 29/01/21	Sat 27/02/21	0 days 832	847				*	h						
834 834 5.22.4.3	Chemical Storage and Dosing - transfer pumps, C11, ref. EQT026	120 day	ys Thu 01/10/20	Thu 28/01/21	Thu 01/10/20	Thu 28/01/21	698 days					•							
835 835 5.22.4.3.1	Submission for acceptance of purchasing package	60 day	ys Thu 01/10/20	Sun 29/11/20	Thu 01/10/20	Sun 29/11/20	0 days	836											
836 836 5.22.4.3.2	Invitation of quotations for purchasing package	30 day	ys Mon 30/11/20	Tue 29/12/20	Mon 30/11/20	Tue 29/12/20	0 days 835	837				<u> </u>							
837 837 5.22.4.3.3	Acceptance of conforming quotation	30 day	ys Wed 30/12/20	Thu 28/01/21	Wed 30/12/20	Thu 28/01/21	0 days 836	850				-							
838 838 5.22.5 Des	sign Submissions for Temporary Chemical Dosing System	275 day	ys Tue 28/07/20	Wed 28/04/21	Tue 28/07/20	Wed 28/04	75 days				-			+					
839 839 5.22.5.1 E	Electrical schematic drawings for Temporary Chemical Dosing System	60 day	ys Tue 28/07/20	Fri 25/09/20	Tue 28/07/20	Fri 25/09/20	0 days	822FF			-								
840 840 5.22.5.2	CDS081-6 - Civil and dimensional requirements drawings for Temporar	70 day	ys Fri 28/08/20	Thu 05/11/20	Fri 28/08/20	Thu 05/11/20	0 days	822FF			-								
841 841 5.22.5.3	CDS029 - Detailed Design for Electrical Installations for Temporary Che	90 eday	ys Thu 28/01/21	Wed 28/04/21	Thu 28/01/21	Wed 28/04/	75 edays 829	857,823FF				*	-	+					
842 842 5.22.6 Ma	anufacturing and Delivery of Plant & Materials	416 day	ys Fri 29/01/21	Sun 20/03/22	Fri 29/01/21	Sun 20/03/22	507 days					-							
843 843 5.22.6.1	Chemical Storage Tanks, EQT025	416 day	ys Fri 29/01/21	Sun 20/03/22	Fri 29/01/21	Sun 20/03/22	507 days					-							
844 844 5.22.6.1.1	Manufacturing and Factory Acceptance Test of Plant	180 day	ys Fri 29/01/21	Tue 27/07/21	Fri 29/01/21	Tue 27/07/21	191 days 829	845				*							
845 5.22.6.1.2	Shipping and Delivery of Plant to site	45 day	ys Fri 04/02/22	Sun 20/03/22	Fri 04/02/22	Sun 20/03/22	20 days 844,853FF-	6856							+	-			
846 846 5.22.6.2	Chemical Dosing Pumps, EQT027	386 day	ys Sun 28/02/21	Sun 20/03/22	Sun 28/02/21	Sun 20/03/22	507 days												
47 847 5.22.6.2.1	Manufacturing and Factory Acceptance Test of Plant	180 day	ys Sun 28/02/21	Thu 26/08/21	Sun 28/02/21	Thu 26/08/21	161 days 833	848					+						
48 848 5.22.6.2.2	Shipping and Delivery of Plant to site	45 day	ys Fri 04/02/22	Sun 20/03/22	Fri 04/02/22	Sun 20/03/22	20 days 847,853FF-	6856							+				
49 849 5.22.6.3	Chemical Transfer Pumps, EQT026	416 day	ys Fri 29/01/21	Sun 20/03/22	Fri 29/01/21	Sun 20/03/22	507 days					-							
850 5.22.6.3.1	Manufacturing and Factory Acceptance Test of Plant	180 day	ys Fri 29/01/21	Tue 27/07/21	Fri 29/01/21	Tue 27/07/21	191 days 837	851				*							
851 851 5.22.6.3.2	Shipping and Delivery of Plant to site	45 day	ys Fri 04/02/22	Sun 20/03/22	Fri 04/02/22	Sun 20/03/22	20 days 850,853FF-	6856							-	 			
852 852 5.22.7 Site	e Installation Work	361 day	ys Sat 09/04/22	Wed 05/04/23	Sat 09/04/22	Wed 05/04	313 days												
853 853 5.22.7.1 T	Tentative Civil Handover Date, Temporary Chemical Dosing (Rev. 5)	1 da	ay Thu 19/05/22	Thu 19/05/22	Thu 19/05/22	Thu 19/05/22	0 days	845FF-60 edays,848FF	-60		-					€ 19/05			
354 854 5.22.7.2 T	Tentative Civil Handover Date, Chemical Pipe Trench (by others)	1 da	ay Sun 01/05/22	Sun 01/05/22	Sun 01/05/22	Sun 01/05/22	51 days	856FF+50 days								@_01/ <u>0</u> 5			
855 855 5.22.7.3	Commencement of E&M Installation at Temporary Chemical Dosing S	361 day	ys Sat 09/04/22	Wed 05/04/23	Sat 09/04/22	Wed 05/04	313 days												
856 5.22.7.3.1	Mechanical Installations for E&M Equip. for Chemical Dosing System	90 eday	ys Sat 09/04/22	Fri 08/07/22	Sat 09/04/22	Fri 08/07/22	0 edays 854FF+50	d:857SS+30 edays,858	ME - D x 2^										
857 857 5.22.7.3.2	Electrical Installations for E&M Equip. for Chemical Dosing System	90 eday	ys Mon 09/05/22	Sun 07/08/22	Mon 09/05/22	Sun 07/08/22	0 edays 856SS+30 e	ec858											
358 858 5.22.7.3.3	Site Acceptance Test for E&M Equip for Chemical Dosing System	30 eday	ys Sun 07/08/22	Tue 06/09/22	Sun 07/08/22	Tue 06/09/22	174 edays 856,857	859								#			
859 859 5.22.7.3.4	System Commissioning for E&M Equip for Chemical Dosing System	30 eday	ys Mon 27/02/23	Wed 29/03/23	Mon 27/02/23	Wed 29/03/	0 edays 858,866FF	860									*		
860 860 5.22.7.3.5	Risk Allowances for Completion of Processing Plant at Chemical Dosi	7 eday	ys Wed 29/03/23	Wed 05/04/23	Wed 29/03/23	Wed 05/04/	308.63 ed 859	1266									i i		
361 861 5.22.7.3.6	Building Services Installations at Temp. Chemical Dosing System are	314 day	ys Fri 20/05/22	Wed 29/03/23	Fri 20/05/22	Wed 29/03	313 days									•			
62 862 5.22.7.3.6.:	Lighting and Power Distribution System, Temp. Chem	90 day	ys Fri 20/05/22	Wed 17/08/22	Fri 20/05/22	Wed 17/08/	0 days 853	866,863	BS - A x 4~6							*			
863 5.22.7.3.6.2	Fire Services Installation, DG Stores, Temp. Chem	90 day	ys Thu 18/08/22	Tue 15/11/22	Thu 18/08/22	Tue 15/11/22	0 days 862	1202,1203,866,864	FS - A x 4~6							*			
864 864 5.22.7.3.6.3	Lightning Protection System, Temp. Chem	30 day	ys Wed 16/11/22	Thu 15/12/22	Wed 16/11/22	Thu 15/12/22	0 days 863	865									-		
865 5.22.7.3.6.4	Mechanical Ventilation System, Temp. Chem	14 day	ys Fri 16/12/22	Thu 29/12/22	Fri 16/12/22	Thu 29/12/22	0 days 864	866	MVAC - A x										
866 866 5.22.7.3.6.!	Testing and Commissioning of Building Services Installations, Tem	90 day	ys Fri 30/12/22	Wed 29/03/23	Fri 30/12/22	Wed 29/03/	0 days 862,863,86	5859FF	BS - C x 2~4								*		
367 867 5.23 Emerg	gency Generator House, Portion B7 & B-7B (PS 6B.6.6)	1279 day	ys Thu 01/10/20	Mon 01/04/24	Thu 01/10/20	Mon 01/04	0 days					-							7
868 868 5.23.1 Plan	nned Key Date Completion Date - KD1B, Emergency Generator House	0 day	ys Tue 01/06/21	Tue 01/06/21	Tue 01/06/21	Tue 01/06/21	0 days 872FF						6	01/06					
169 869 5.23.2 Plan	nned Sectional Completion Date - Section 1, Emergency Generator Ho	0 day	ys Mon 12/07/21	Mon 12/07/21	Mon 12/07/21	Mon 12/07/	0 days 873FF,874	1						@ 12/07					
70 870 5.23.3 Plan	nned Sectional Completion Date - Section 2, Emergency Generator Ho	0 day	ys Mon 01/04/24	Mon 01/04/24	Mon 01/04/24	Mon 01/04/	0 days 887FF												€ 01
71 871 5.23.4 Des	sign Submissions for Emergency Generator Set	252 day	ys Thu 01/10/20	Thu 10/06/21	Thu 01/10/20	Thu 10/06/21	33 days					•	-	+					
72 872 5.23.4.1	CDS081-10 - Civil and dimensional requirements drawings for Emergen	90 day	ys Fri 01/01/21	Wed 31/03/21	Fri 01/01/21	Wed 31/03/	0 days	868FF				_							
73 873 5.23.4.2	CDS061 - Detailed Design for Emergency Generator Set	150 eday	ys Thu 01/10/20	Sun 28/02/21	Thu 01/10/20	Sun 28/02/21	134.38 ed	869FF						+					
74 874 5.23.4.3	CDS034-6 - Detailed Design for Electrical Installations BS at Emergency	90 eday	ys Fri 12/03/21	Thu 10/06/21	Fri 12/03/21	Thu 10/06/21	0 edays 133	876,881,869FF					_						
75 875 5.23.5 Ma	anufacturing and Delivery of Plant & Materials	285 day	ys Thu 10/06/21	Mon 21/03/22	Thu 10/06/21	Mon 21/03	616 days						•						
76 876 5.23.5.1 N	Manufacturing and Factory Acceptance Test of Plant	240 day	ys Thu 10/06/21	Fri 04/02/22	Thu 10/06/21	Fri 04/02/22	0 days 874	877		1									
77 877 5.23.5.2	Shipping and Delivery of Plant to Site	45 day	ys Sat 05/02/22	Mon 21/03/22	Sat 05/02/22	Mon 21/03/	589 days 876,879FF-	6882							-				
878 878 5.23.6 Site	e Installation Work	1000 day	ys Thu 10/06/21	Tue 05/03/24	Thu 10/06/21	Tue 05/03/24	27 days						•						-
879 879 5.23.6.1	Tentative Civil Handover Date, Emergency Generator House (Rev. 5)	1 da	ay Thu 19/05/22	Thu 19/05/22	Thu 19/05/22	Thu 19/05/22	1 day	856FF+50 days,877FF-	-60							19/05			
880 880 5.23.6.2	Commencement of E&M Installation at Emergency Generator House	1000 day	ys Thu 10/06/21	Tue 05/03/24	Thu 10/06/21	Tue 05/03/24	27 days						•						
	Milatana	many Promoternia	1 Late	Can	Solit	Ma12	rogress	Milestone (Actual)		A		<i>*</i>		hA					Act
	Milestone ♦ Project Sum Tentative Summary Manual Sum		Late Critical	Critical :	is	Manual P Slack (Flo		Slack											
ject: DE/2018/04 e: Thu 01/07/21																			

Drainage Services Department The Comment of the Imag Special Administration Suprise				Shek Wu H	ui Effluent Polishing P	iant - Iviani vvoiks stage	I EXIVI WORKS TOT	
ID WBS Task Name	Duration between Task Start and Finish	Finish	Early Start Ea	arly Finish F	Free Slack Predecesso	ors Successors	Resource Names	18757
881 5.23.6.2.1 Application for EPD's Approval for Installation of Diesel Engine Gener	21 days Thu 10/06/21	Wed 30/06/21	Thu 10/06/21 W	Ved 30/06/	853 days 874	882		Half 1, 2020 Half 2, 2020 Half 1, 2021 Half 1, 2022 Half 1, 2023 Half 2, 2023 Half 1, 2024 N J M M J S N J M J M M J S N J M M J S N J M J M M J S N J M J M M J S N J M M J S N J M J M M J S N J M J M M J S N J M J M M J S N J M M J M J S N J M J M M J S N J M J M M J S N J M J M M J S N J M J M M J S N J M J M M J S N J M J M M J M J S N J M J M M J S N J M J M M J S N J M J M M J M J M M M J M M M J M M J M M M J M M M J M M M M J M
882 5.23.6.2.2 Installation and SAT of Emergency Power Generator and associated v	60 days Wed 01/11/23	Sat 30/12/23	Wed 01/11/23 Sa		0 days 881,877		GS - A x 4 n	(4n
883 5.23.6.2.3 Building Services Installation at Emergency Generator House	66 days Sun 31/12/23	Tue 05/03/24	Sun 31/12/23 Tu		27 days			<u> </u>
884 5.23.6.2.3.: Fire Services Installation, GH	30 days Sun 31/12/23	Mon 29/01/24	Sun 31/12/23 M		0 days 882	885	FS - A x 4~6	.4~6
885 5.23.6.2.3.: Mechanical Ventilation System, GH	14 days Tue 30/01/24	Mon 12/02/24	Tue 30/01/24 M		0 days 884	886	MVAC - A x	-AX
886 5.23.6.2.3.: Lightning Protection System, GH	15 days Tue 13/02/24	Tue 27/02/24	Tue 13/02/24 Tu	ue 27/02/24	0 days 885	887		
887 5.23.6.2.3.4 Testing and Commissioning of Building Services Installation, GH	7 days Wed 28/02/24	Tue 05/03/24	Wed 28/02/24 Tu	ue 05/03/24	27 days 886	870FF	BS - A x 4~€	.4~6
888 5.24 Deodorization System, DOU 1, Portion B7 & B-7B (PS 6B.2.6)	1583 days Mon 02/12/19	Mon 01/04/24	Mon 02/12/19 M	1on 01/04	0 days			
889 5.24.1 Planned Key Date Completion Date - KD1B, DOU 1	0 days Tue 01/06/21	Tue 01/06/21	Tue 01/06/21 Tu	ue 01/06/21	0 days 902FF,903	3FF		€,01/06
890 5.24.2 Planned Sectional Completion Date - Section 1, DOU 1	0 days Mon 12/07/21	Mon 12/07/21	Mon 12/07/21 M	10n 12/07/	0 days 904FF			€ 12/07
891.5.24.3 Planned Sectional Completion Date - Section 2, DOU 1	0 days Mon 01/04/24	Mon 01/04/24	Mon 01/04/24 M	1on 01/04/	0 days			
892 5.24.4 Selection of Plant and Materials	485 days Mon 02/12/19	Tue 30/03/21	Mon 02/12/19 Tu	ue 30/03/21	80 days			
893 5.24.4.1 DOU - biotrickling filter (DOU No. 1), C11, ref. EQT001	194 days Mon 02/12/19	Fri 12/06/20	Mon 02/12/19 Fr	ri 12/06/20	0 days			
894 5.24.4.1.1 Submission for acceptance of purchasing package	120 days Mon 02/12/19	Mon 30/03/20	Mon 02/12/19 M	1on 30/03/	0 days	895		
895 5.24.4.1.2 Invitation of quotations for purchasing package	60 days Tue 31/03/20	Fri 29/05/20	Tue 31/03/20 Fr	ri 29/05/20	0 days 894	896		
896 5.24.4.1.3 Acceptance of conforming quotation (Completed)	14 days Sat 30/05/20	Fri 12/06/20	Sat 30/05/20 Fr	ri 12/06/20	0 days 895	904		<u> </u>
897 5.24.4.2 DOU - FRP air ductwork, C11, EQT047	120 days Tue 01/12/20	Tue 30/03/21	Tue 01/12/20 Tu	ue 30/03/21	80 days			
898 5.24.4.2.1 Submission for acceptance of purchasing package	60 days Tue 01/12/20	Fri 29/01/21	Tue 01/12/20 Fr	ri 29/01/21	0 days	899		
899 5.24.4.2.2 Invitation of quotations for purchasing package	30 days Sat 30/01/21	Sun 28/02/21	Sat 30/01/21 Su	un 28/02/21	0 days 898	900		
900 5.24.4.2.3 Acceptance of conforming quotation	30 days Mon 01/03/21	Tue 30/03/21	Mon 01/03/21 Tu	ue 30/03/21	0 days 899	904		
901 5.24.5 Design Submissions for DOU No. 1	359 days Wed 15/07/20	Thu 08/07/21	Wed 15/07/20 Th	hu 08/07/21	4 days			
902 5.24.5.1 Electrical schematic drawings for Deodorisation Systems	90 days Wed 15/07/20	Mon 12/10/20	Wed 15/07/20 M	lon 12/10/	0 days	889FF		
903 5.24.5.2 CDS081-7 - Civil and dimensional requirements drawings for DOU No. 1	70 days Fri 28/08/20	Thu 05/11/20	Fri 28/08/20 Th	hu 05/11/20	0 days	889FF		
904 5.24.5.3 CDS007-1 - Detailed Design for Deodorisation System, DOU No. 1	100 edays Tue 30/03/21	Thu 08/07/21	Tue 30/03/21 Th	hu 08/07/21	0.63 edays 896,900	907,910,890FF		
905 5.24.6 Manufacturing and Delivery of Plant & Materials	299 days Fri 09/07/21	Tue 03/05/22	Fri 09/07/21 Tu	ue 03/05/22	479 days			
906 5.24.6.1 DOU 1	299 days Fri 09/07/21	Tue 03/05/22	Fri 09/07/21 Tu	ue 03/05/22	479 days			
907 5.24.6.1.1 Manufacturing and Factory Acceptance Test of Plant	240 days Fri 09/07/21	Sat 05/03/22	Fri 09/07/21 Sa	at 05/03/22	14 days 904	908		
908 5.24.6.1.2 Shipping and Delivery of Plant to site	45 days Sun 20/03/22	Tue 03/05/22	Sun 20/03/22 Tu	ue 03/05/22	45 days 907,913S	S-6916		
909 5.24.6.2 FRP Air Ductwork	299 days Fri 09/07/21	Tue 03/05/22	Fri 09/07/21 Tu	ue 03/05/22	479 days			
910 5.24.6.2.1 Manufacturing and Factory Acceptance Test of Plant	200 days Fri 09/07/21	Mon 24/01/22	Fri 09/07/21 M	ion 24/01/	54 days 904	911		
911 5.24.6.2.2 Shipping and Delivery of Plant to Site	45 days Sun 20/03/22	Tue 03/05/22	Sun 20/03/22 Tu	ue 03/05/22	45 days 910,913S	S-6916		<u>*</u>
912 5.24.7 Site Installation Work	201 days Thu 19/05/22	Mon 05/12/22	Thu 19/05/22 M	lon 05/12	434 days			
913 5.24.7.1 Tentative Civil Handover, DOU 1 (Rev. 5)	1 day Thu 19/05/22	Thu 19/05/22	Thu 19/05/22 Th	nu 19/05/22	0 days	916FF+45 days,908SS-	-60	<u> </u>
914 5.24.7.2 Tentative Civil Handover Date, underground air pipework for DOU 1 (by	1 day Mon 01/08/22	Mon 01/08/22	Mon 01/08/22 M	lon 01/08/	30 days	916FF+45 days		<u>e 01/08</u>
915 5.24.7.3 Commencement of E&M Installation at DOU 1	171 days Fri 17/06/22	Mon 05/12/22	Fri 17/06/22 M	lon 05/12	434 days			
916 5.24.7.3.1 Mechanical Installations for DOU 1	90 edays Fri 17/06/22	Thu 15/09/22	Fri 17/06/22 Th	nu 15/09/22	0 edays 914FF+45	da917SS+30 edays,918	ME - F x 4~	.4~
917 5.24.7.3.2 Electrical Installations for DOU 1	90 edays Sun 17/07/22	Sat 15/10/22	Sun 17/07/22 Sa		0 edays 916SS+30			
9185.24.7.3.3 Site Acceptance Test for DOU1	30 edays Sat 15/10/22	Mon 14/11/22	Sat 15/10/22 M		0 edays 916,917			
919 5.24.7.3.4 System Commissioning for DOU 1	21 edays Mon 14/11/22	Mon 05/12/22	Mon 14/11/22 M			1266		
920 5.25 Deodorization System, DOU 2A, Portion B-4 (PS 6B.2.6)	1583 days Mon 02/12/19	Mon 01/04/24	Mon 02/12/19 M		0 days			
921.5.25.1 Planned Key Date Completion Date - KD18, DOU 2A	0 days Tue 01/06/21	Tue 01/06/21	Tue 01/06/21 Tu		0 days			● 01/06
922.5.25.2 Planned Sectional Completion Date - Section 1, DOU 2A	0 days Mon 12/07/21	Mon 12/07/21	Mon 12/07/21 M		0 days 930FF			@ 12/07
923 5.25.3 Planned Sectional Completion Date - Section 2, DOU 2A	0 days Mon 01/04/24	Mon 01/04/24	Mon 01/04/24 M		0 days			
9245.25.4 Selection of Plant and Materials	194 days Mon 02/12/19	Fri 12/06/20	Mon 02/12/19 Fri		0 days			
925 5.25.4.1 DOU - activated carbon filter (DOU No. 2A, No. 3A, No. 3B), C11, ref. I	194 days Mon 02/12/19	Fri 12/06/20	Mon 02/12/19 Fr		0 days			
926 5.25.4.1.1 Submission for acceptance of purchasing package	120 days Mon 02/12/19	Mon 30/03/20	Mon 02/12/19 M		0 days	927		
927.5.25.4.1.2 Invitation of quotations for purchasing package	60 days Tue 31/03/20	Fri 29/05/20	Tue 31/03/20 Fri		0 days 926	928		
928.5.25.4.1.3 Acceptance of conforming quotation (Completed)	14 days Sat 30/05/20	Fri 12/06/20	Sat 30/05/20 Fri		0 days 927	930,951,972		
929 5.25.5 Design Submissions for DOU No. 2A	200 days Tue 01/09/20	Sat 20/03/21	Tue 01/09/20 Sa			022 022 0225		
930 5.25.5.1 CDS007-2 - Detailed Design for Deodorisation System, DOU No. 2A	200 edays Tue 01/09/20	Sat 20/03/21	Tue 01/09/20 Sa		0 edays 928	933,936,922FF		
9315.25.6 Manufacturing and Delivery of Plant & Materials	345 days Sat 20/03/21	Sun 27/02/22	Sat 20/03/21 Su					
932.5.25.6.1 DOU 2A	345 days Sat 20/03/21	Sun 27/02/22		un 27/02/22		024		
933 5.25.6.1.1 Manufacturing and Factory Acceptance Test of Plant	300 days Sat 20/03/21	Thu 13/01/22		nu 13/01/22	0 days 930	934		
934 5.25.6.1.2 Shipping and Delivery of Plant to site	45 days Fri 14/01/22	Sun 27/02/22	Fri 14/01/22 Su			941		
935 5.25.6.2 FRP Air Ductwork	345 days Sat 20/03/21	Sun 27/02/22	Sat 20/03/21 Su			027		
936 5.25.6.2.1 Manufacturing and Factory Acceptance Test of Plant	300 days Sat 20/03/21	Thu 13/01/22		nu 13/01/22	0 days 930	937		
937 5.25.6.2.2 Shipping and Delivery of Plant to site	45 days Fri 14/01/22	Sun 27/02/22	Fri 14/01/22 Su			941		● 23/02
938 5.25.7 Tentative Civil Handover, DOU 2A (Rev. 5)	1 day Thu 23/02/23	Thu 23/02/23	Thu 23/02/23 Th		0 days			
939 5.25.8 Site Installation Work	231 days Thu 23/02/23	Thu 12/10/23	Thu 23/02/23 Th	nu 12/10/23	125 udys			
Task Milestone ♦ Project Summ	nary [Late	Critical Sp	plit	Manual Pro	ogress	Milestone (Actual)		
cwise Milestone, Tentative ® Summary Manual Sumr t: DE/2018/04	mary Critical	Progress		Slack (Float	t)	Slack		_
20/2010/01								

ID WBS Ta	sk Name	Duration between Task Start and Finish	Finish	Early Start	Early Finish	Free Slack Predecess	sors Successors	Resource Names	2020 Half 1, 2020	Half 2, 2020	2021 Half 1, 2	2021	Half 2, 2021	2022 Half 1, 2022	202 Half 2, 2022 Ha			2024 Half 1, 2024
940 5.25.8.1	Commencement of E&M Installation at DOU 2A	231 days Thu 23/02/23	Thu 12/10/23	Thu 23/02/23	Thu 12/10/23	123 days 560			N J M L				M J S N	J M M M	J S N	", 282 M L M L 1811 Z	s N	Пап 1, 2024 м.
941 5.25.8.1.1	Mechanical Installations for DOU 2A	90 edays Thu 23/02/23	Wed 24/05/23		Wed 24/05/	0 edays 934,937	942	ME - F x 4~								+		
942 5.25.8.1.2	Electrical Installations for DOU 2A	90 edays Wed 24/05/23	Tue 22/08/23		3 Tue 22/08/23		943											
943 5.25.8.1.3	Site Acceptance Test for E&M Equip for DOU 2A	30 edays Tue 22/08/23	Thu 21/09/23		Thu 21/09/23												Total Control	
944 5.25.8.1.4	System Commissioning Test for DOU 2A	21 edays Thu 21/09/23	Thu 12/10/23	Thu 21/09/23		118.63 ed 943	1266											
945 5.26	Deodorization System, DOU 3A, Portion B7 & B-7B (PS 6B.2.6)	1313 days Fri 28/08/20	Mon 01/04/24	Fri 28/08/20		0 days												
946 5.26.1	Planned Key Date Completion Date - KD1B, DOU 3A	0 days Tue 01/06/21	Tue 01/06/21		Tue 01/06/21	0 days 950FF							@ 01/06					
947 5.26.2	Planned Sectional Completion Date - Section 1, DOU 3A	0 days Mon 12/07/21	Mon 12/07/21		1 Mon 12/07/	0 days 951FF							@ 12/07					
948 5.26.3	Planned Sectional Completion Date - Section 2, DOU 3A	0 days Mon 01/04/24	Mon 01/04/24		4 Mon 01/04/	0 days												
149 5.26.4	Design Submissions for DOU No. 3A	234 days Fri 28/08/20	Mon 19/04/21		Mon 19/04	85 days												
950 5.26.4.1	CDS081-8 - Civil and dimensional requirements drawings for DOU No. 3		Mon 15/03/21	Fri 28/08/20		0 days	946FF											
51 5.26.4.2	CDS007-3 - Detailed Design for Deodorisation System, DOU No. 3A	200 edays Thu 01/10/20	Mon 19/04/21		Mon 19/04/	0 edays 928	954,957,947FF				,							
52 5.26.5	Manufacturing and Delivery of Plant & Materials	225 days Mon 19/04/21	Tue 30/11/21		1 Tue 30/11/21		334,337,34711						-					
53 5.26.5.1	DOU 3A	225 days Mon 19/04/21	Tue 30/11/21		1 Tue 30/11/21													
54 5.26.5.1.1	Manufacturing and Factory Acceptance Test of Plant	180 edays Mon 19/04/21	Sat 16/10/21		1 Sat 16/10/21	0 edays 951	955					+						
955 5.26.5.1.2	Shipping and Delivery of Plant to Site	45 edays Sat 16/10/21	Tue 30/11/21		Tue 30/11/21		962						-					
	FRP Air Ductwork	225 days Mon 19/04/21	Tue 30/11/21		1 Tue 30/11/21		302											
56 5.26.5.2 57 5.26.5.2.1		180 edays Mon 19/04/21	Sat 16/10/21		1 Tue 30/11/21 1 Sat 16/10/21	0 edays 951	958					+						
	Manufacturing and Factory Acceptance Test of Plant						958											
58 5.26.5.2.2	Shipping and Delivery of Plant to Site	45 edays Sat 16/10/21	Tue 30/11/21		Tue 30/11/21	0 edays 957	302							⊚ 19/0	05			
9 5.26.6	Tentative Civil Handover, DOU 3A (Rev. 5)	1 day Thu 19/05/22	Thu 19/05/22		Thu 19/05/22									.3/0				
50 5.26.7	Site Installation Work	171 days Tue 30/11/21	Fri 20/05/22		Fri 20/05/22	634 days												
15.26.7.1	Commencement of E&M Installation at DOU 3A	171 days Tue 30/11/21	Fri 20/05/22		Fri 20/05/22	634 days	05255.20 - 1 05	14 042 MF F 40						-				
25.26.7.1.1	Mechanical Installations for DOU 3A	120 edays Tue 30/11/21	Wed 30/03/22		Wed 30/03/	0 edays 962SS+3	963SS+30 edays,964	54,943 IVIE - F X 4"										
3 5.26.7.1.2	Electrical Installations for DOU 3A	90 edays Thu 30/12/21	Wed 30/03/22		Wed 30/03/													
45.26.7.1.3	Site Acceptance Test for E&M Equip for DOU 3A	30 edays Wed 30/03/22	Fri 29/04/22		2 Fri 29/04/22	0 edays 962,963												
5 5.26.7.1.4	System Commissioning Test for DOU 3A	21 edays Fri 29/04/22	Fri 20/05/22			629 edays 964	1266											
66 5.27	Deodorization System, DOU 3B, Portion B-5B (PS 6B.2.6)	1265 days Thu 15/10/20	Mon 01/04/24		Mon 01/04	0 days	00055 00 1 075								® 17/08			
67 5.27.1	Tentative Civil Handover Date, underground air pipework for DOU 3B (by	1 day Wed 17/08/22	Wed 17/08/22		2 Wed 17/08/	0 days	982FF+30 days,976	555-60					® 01/06		0 11/55			
68 5.27.2	Planned Key Date Completion Date - KD1B, DOU 3B	0 days Tue 01/06/21	Tue 01/06/21		Tue 01/06/21	0 days							@ 12/07					
69 5.27.3	Planned Sectional Completion Date - Section 1, DOU 3B	0 days Mon 12/07/21	Mon 12/07/21		Mon 12/07/	0 days 972FF							(2)07					
70 5.27.4	Planned Sectional Completion Date - Section 2, DOU 3B	0 days Mon 01/04/24	Mon 01/04/24		1 Mon 01/04/	0 days												
71 5.27.5	Design Submissions for DOU No. 3B	200 days Thu 15/10/20	Mon 03/05/21		Mon 03/05	71 days	075 070 05055											
72 5.27.5.1	CDS007-4 - Detailed Design for Deodorisation System, DOU No. 3B	200 edays Thu 15/10/20	Mon 03/05/21		Mon 03/05/	0 edays 928	975,978,969FF											
73 5.27.6	Manufacturing and Delivery of Plant & Materials	471 days Mon 03/05/21	Wed 17/08/22		1 Wed 17/08												-	
74 5.27.6.1	DOU 3B	471 days Mon 03/05/21	Wed 17/08/22		1 Wed 17/08							I						
75 5.27.6.1.1	Manufacturing and Factory Acceptance Test of Plant	180 edays Mon 03/05/21	Sat 30/10/21		Sat 30/10/21		976											
6 5.27.6.1.2	Shipping and Delivery of Plant to Site	60 edays Sat 18/06/22	Wed 17/08/22		Wed 17/08/		55-6982											
7 5.27.6.2	FRP Air Ductwork	456 days Mon 03/05/21	Tue 02/08/22		1 Tue 02/08/22							I						
8 5.27.6.2.1	Manufacturing and Factory Acceptance Test of Plant	180 edays Mon 03/05/21	Sat 30/10/21		L Sat 30/10/21		979											
9 5.27.6.2.2	Shipping and Delivery of Plant to Site	45 edays Sat 18/06/22	Tue 02/08/22			15 edays 978,9675	SS-6982							4				
0 5.27.7	Site Installation Work	171 days Wed 17/08/22	Sat 04/02/23		2 Sat 04/02/23													
31 5.27.7.1	Commencement of E&M Installation at DOU 3B	171 days Wed 17/08/22	Sat 04/02/23		2 Sat 04/02/23													
25.27.7.1.1	Mechanical Installations for DOU 3B	120 edays Wed 17/08/22	Thu 15/12/22		2 Thu 15/12/22		0 da983SS+30 edays,984	84 ME - F x 4~										
3 5.27.7.1.2	Electrical Installations for DOU 3B	90 edays Fri 16/09/22	Thu 15/12/22		Thu 15/12/22													4
45.27.7.1.3	Site Acceptance Test for E&M Equip for DOU 3B	30 edays Thu 15/12/22	Sat 14/01/23		Sat 14/01/23	0 edays 982,983												
5 5.27.7.1.4	System Commissioning Test for DOU 3B	21 edays Sat 14/01/23	Sat 04/02/23		Sat 04/02/23		1266											
36 5.28	Flowmeter and Valve Chambers, Portion B7 & B-7B (PS 6B.2.13)	1278 days Sun 01/11/20	Wed 01/05/24		Wed 01/05	0 days					-		~ 01/05					
37 5.28.1	Planned Key Date Completion Date - KD1B, Chambers	0 days Tue 01/06/21	Tue 01/06/21		Tue 01/06/21	0 days 992FF							01/06					
88 5.28.2	Planned Sectional Completion Date - Section 1, Chambers	0 days Mon 12/07/21	Mon 12/07/21		Mon 12/07/								@ 12/07					
9 5.28.3	Planned Sectional Completion Date - Section 2, Chambers	0 days Mon 01/04/24	Mon 01/04/24		1 Mon 01/04/	0 days												
0 5.28.4	Planned Sectional Completion Date - Section 4, Chambers	0 days Wed 01/05/24	Wed 01/05/24		1 Wed 01/05/	0 days					7							
15.28.5	Design Submissions for Valve and Flowmeter Chambers	210 days Sun 01/11/20	Sat 29/05/21		Sat 29/05/21	0 days					-							
2 5.28.5.1	CDS081-9 - Civil and dimensional requirements drawings for Valve and		Sat 29/05/21		1 Sat 29/05/21	0 days	987FF											
3 5.28.5.2	CDS018 - Detailed Design for Flowmeter and Valve Chambers	90 edays Sun 01/11/20	Sat 30/01/21		Sat 30/01/21		995,988FF											
4 5.28.6	Manufacturing and Delivery of Plant & Materials	225 days Sat 30/01/21	Sat 11/09/21		Sat 11/09/21													
5 5.28.6.1	Manufacturing and Factory Acceptance Test of Plant	180 days Sat 30/01/21	Wed 28/07/21		Wed 28/07/	0 days 993	996											
96 5.28.6.2	Shipping and Delivery of Plant to Site	45 days Thu 29/07/21	Sat 11/09/21	Thu 29/07/21	Sat 11/09/21	0 days 995	1000											
97 5.28.7	Tentative Civil Handover, Chambers (Rev. 5)	1 day Thu 19/05/22	Thu 19/05/22	Thu 19/05/22	Thu 19/05/22	0 days								⊕ 19/0	5			
98 5.28.8	Site Installation Work	150 days Sun 12/09/21	Tue 08/02/22	Sun 12/09/21	Tue 08/02/22	734 days								7				
Та	sk Milestone $lacktriangle$ Project Su	mmary 1 Late	Critical	Split	· · · · · Manual P	rogress	Milestone (Actual)	*										
Ta	Willestone Project St		Critical		Wanual P	-3.033	estone (Actual)	-										
/2018/04	ilestone, Tentative Summary Manual Si	immary Critical	Progres	S	Slack (Flo	at)	Slack											

Drainage Services D The Government of the Henry Rong Speci	Department					Shek Wu H		oposed Work Programi Plant - Main Works Stag		A A Sewage Treatment Facilities
ID WBS Ta	ask Name	Duration between Task Start and Finish	Start	Finish	Early Start	Early Finish	Free Slack Predecess	sors Successors	Resource Names	2020 2021 2022 2023 2024 Half 1, 2020 Half 2, 2020 Half 2, 2021 Half 1, 2022 Half 2, 2022 Half 1, 2023 Half 2, 2023 Half 1, 2023 Half 2, 2023
9 999 5.28.8.1	Commencement of Valves and Flowmeters Installation at Chambers		ys Sun 12/09/21	Tue 08/02/22	Sun 12/09/21	Tue 08/02/22	734 days			Hall 1, 2020 Hall 2, 2021 Hall 1, 2021 Hall 2, 2021 Hall 3, 2022 Hall 2, 2022 Hall 2, 2022 Hall 3, 2022 Hall 3, 2022 Hall 3, 2023 Hall
00 1000 5.28.8.1.1	Installation of valves and flowmeters		ys Sun 12/09/21	Fri 10/12/21	Sun 12/09/21		0 days 996	1001	ME - C x 4~	
01 10015.28.8.1.2	cables laying and terminations		ys Sat 11/12/21	Tue 08/02/22	Sat 11/12/21		729 days 1000	1266	EE - A x 4~6	
10015.29	Underground Pipework, Modification and Connection Works, Portion		ys Mon 01/03/21	Sat 04/05/24	Mon 01/03/21		0 days			
10023.23	B-9B (PS 6B.2.22)		,			,,				
03 1003 5.29.1	Planned Key Date Completion Date - KD1B, UU	0 da	ys Tue 01/06/21	Tue 01/06/21	Tue 01/06/21	Tue 01/06/21	0 days 1007FF			e₁0 ¹ /06
04 10045.29.2	Planned Sectional Completion Date - Section 1, Underground Pipework	0 da	ys Mon 12/07/21	Mon 12/07/21	Mon 12/07/21	Mon 12/07/	0 days 1008FF			€ 12/07
005 1005 5.29.3	Planned Sectional Completion Date - Section 4, Underground Pipework	0 da	ys Wed 01/05/24	Wed 01/05/24	Wed 01/05/24	Wed 01/05/	0 days 1018FF			
06 1006 5.29.4	Design Submissions	90 da	ys Mon 01/03/21	Sun 30/05/21	Mon 01/03/21	Sun 30/05/21	3 days			
07 1007 5.29.4.1	CDS015 - Detailed Design for Underground Pipework Modification and	90 eda	ys Mon 01/03/21	Sun 30/05/21	Mon 01/03/21	Sun 30/05/21	2.38 edays	1003FF		
08 1008 5.29.4.2	CDS016 - Detailed Design for Temporary Pumping System for maintaini	50 eda	ys Mon 01/03/21	Tue 20/04/21	Mon 01/03/21	Tue 20/04/21	0 edays	1010,1004FF		
9 1009 5.29.5	Manufacturing and Delivery of Plant & Materials	1079 da	ys Tue 20/04/21	Tue 02/04/24	Tue 20/04/21	Tue 02/04/24	16 days			
10 1010 5.29.5.1	Manufacturing and Factory Acceptance Test of Plant	180 da	ys Tue 20/04/21	Sat 16/10/21	Tue 20/04/21	Sat 16/10/21	854 days 1008	1011		
11 10115.29.5.2	Shipping and Delivery of Plant to Site	45 da	ys Sun 18/02/24	Tue 02/04/24	Sun 18/02/24	Tue 02/04/24	16 days 1010,101	125:1016		
12 10125.29.6	Tentative Civil Handover, Road (Rev. 5)		ay Thu 18/04/24	Thu 18/04/24	Thu 18/04/24		0 days	1011SS-60 edays,1	015	
13 1013 5.29.7	Site Installation		ys Fri 19/04/24	Sat 04/05/24		Sat 04/05/24	0 days			
1014 5.29.7.1	Commencement of underground pipework modification and connection wor		ys Fri 19/04/24	Sat 04/05/24		Sat 04/05/24	0 days			
5 1015 5.29.7.1.1	Temporary Flow Diversion and Road Excavation Work		ys Fri 19/04/24	Sun 21/04/24	Fri 19/04/24	Sun 21/04/24	0 days 1012	1016		
6 1016 5.29.7.1.2	Pipe Laying and connection works		ays Mon 22/04/24	Sun 28/04/24		Sun 28/04/24	0 days 1015,101			
7 1017 5.29.7.1.3	Pressure Tests		ays Mon 29/04/24	Wed 01/05/24		Wed 01/05/24	0 days 1016	1018		
8 1018 5.29.7.1.4	Make Good		nys Thu 02/05/24	Sat 04/05/24		Sat 04/05/24	0 days 1017	1005FF		
9 1019 5.30	Temporary Filtrate Lifting Well and Eq. Tank, Portion B-3B (PS 6B.2.16)		ys Mon 02/03/20	Tue 25/05/21	Mon 02/03/24		0 days			
			ys Mon 02/03/20	Sun 13/09/20		Sun 13/09/20	0 days			
0 1020 5.30.1	Selection of Suppliers for major plant and materials and Civil Subcontrac		ys Mon 02/03/20	Sun 13/09/20 Wed 13/05/20		Sun 13/09/20 Wed 13/05/20				
1 1021 5.30.1.1	Mis - filtrate lift pumps and filtrate transfer pumps, C11, ref. EQT011						0 days	1023		
2 1022 5.30.1.1.1	Submission for acceptance of purchasing package		ys Mon 02/03/20	Mon 30/03/20		Mon 30/03/20	,-			
3 1023 5.30.1.1.2	Invitation of quotations for purchasing package		lys Tue 31/03/20	Wed 29/04/20	Tue 31/03/20	Wed 29/04/20	0 days 1022	1024		
4 1024 5.30.1.1.3	Acceptance of conforming quotation and acceptance for Manufacture (Com		ys Thu 30/04/20	Wed 13/05/20		Wed 13/05/20	0 days 1023	1043,1046		
5 1025 5.30.1.2	Mis - Instrumentations		ys Mon 02/03/20	Wed 13/05/20	Mon 02/03/20		0 days			
6 1026 5.30.1.2.1	Submission for acceptance of purchasing package	29 da	ys Mon 02/03/20	Mon 30/03/20	Mon 02/03/20	Mon 30/03/	0 days	1027		
27 1027 5.30.1.2.2	Invitation of quotations for purchasing package	30 da	ys Tue 31/03/20	Wed 29/04/20	Tue 31/03/20	Wed 29/04/	0 days 1026	1028		
28 1028 5.30.1.2.3	Acceptance of conforming quotation and acceptance for Manufactu	14 da	ys Thu 30/04/20	Wed 13/05/20	Thu 30/04/20	Wed 13/05/	0 days 1027	1043,1049		
29 1029 5.30.1.3	Mis - Pipework (To be provided by Mechanical Sub-Contactor)	42 da	ys Mon 03/08/20	Sun 13/09/20	Mon 03/08/20	Sun 13/09/20	0 days			
0 1030 5.30.1.3.1	Submission for acceptance of purchasing package	7 da	ys Mon 03/08/20	Sun 09/08/20	Mon 03/08/20	Sun 09/08/20	0 days	1031		
10315.30.1.3.2	Invitation of quotations for purchasing package	14 da	ys Mon 10/08/20	Sun 23/08/20	Mon 10/08/20	Sun 23/08/20	0 days 1030	1032		
2 1032 5.30.1.3.3	Acceptance of conforming quotation and acceptance for Manufactui	21 da	ys Mon 24/08/20	Sun 13/09/20	Mon 24/08/20	Sun 13/09/20	0 days 1031	1043,1052		
1033 5.30.1.4	Mis - Valve (To be provided by Mechanical Sub-Contractor)	42 da	ys Mon 03/08/20	Sun 13/09/20	Mon 03/08/20	Sun 13/09/20	0 days			
34 10345.30.1.4.1	Submission for acceptance of purchasing package	7 da	ys Mon 03/08/20	Sun 09/08/20	Mon 03/08/20	Sun 09/08/20	0 days	1035		
1035 5.30.1.4.2	Invitation of quotations for purchasing package	14 da	ys Mon 10/08/20	Sun 23/08/20	Mon 10/08/20	Sun 23/08/20	0 days 1034	1036		
6 1036 5.30.1.4.3	Acceptance of conforming quotation and acceptance for Manufactu	21 da	ys Mon 24/08/20	Sun 13/09/20	Mon 24/08/20	Sun 13/09/20	0 days 1035	1043,1055		
7 1037 5.30.1.5	Civil Work Subletting Package (Repeated WBS 5.13.17)	19 da	ys Tue 14/07/20	Sat 01/08/20	Tue 14/07/20	Sat 01/08/20	0 days			
8 1038 5.30.1.5.1	Submission for acceptance of subletting package	3 da	ys Tue 14/07/20	Thu 16/07/20	Tue 14/07/20	Thu 16/07/20	0 days	1039		
9 1039 5.30.1.5.2	Invitation of tender for subletting package	14 da	ys Fri 17/07/20	Thu 30/07/20	Fri 17/07/20	Thu 30/07/20	0 days 1038	1040		
0 1040 5.30.1.5.3	Acceptance of conforming quotation and acceptance for Manufactu	2 da	ys Fri 31/07/20	Sat 01/08/20	Fri 31/07/20	Sat 01/08/20	0 days 1039	1046,1049,1052,10	055,10	
1 10415.30.2	Design Submissions for Temporary Filtrate Lifting Well and Eq. Tank	34 da	ys Tue 01/09/20	Sun 04/10/20	Tue 01/09/20	Sun 04/10/20	0 days			
2 10425.30.2.1	CDS050-5 - Detailed Design for Lifting Appliances - Temp. Filtrate Eq. Sy	30 eda	ys Tue 01/09/20	Thu 01/10/20	Tue 01/09/20	Thu 01/10/20	0 edays 113	1071		
3 1043 5.30.2.2	Design submission for E&M Installation works for temp. filtrate eq. syst	21 da	ys Mon 14/09/20	Sun 04/10/20	Mon 14/09/20	Sun 04/10/20	0 days 1024,102	28,11045,1051,1048,10	054	
4 1044 5.30.3	Manufacturing and Delivery of Plant & Materials	165 da	ys Mon 05/10/20	Thu 18/03/21	Mon 05/10/20	Thu 18/03/21	0 days			
5 1045 5.30.3.1	Filtrate Lift Pumps and Filtrate Transfer Pump, EQT011		ys Mon 05/10/20	Thu 18/03/21	Mon 05/10/20		0 days 1043			
5 1046 5.30.3.1.1	Manufacturing and Factory Acceptance Test of Plant		ays Mon 05/10/20	Mon 01/02/21	Mon 05/10/20	Mon 01/02/21	0 days 1040,1024	4 1047		
7 1047 5.30.3.1.2	Shipping and Delivery of Plant to site (Delivered)	45 da	ays Tue 02/02/21	Thu 18/03/21	Tue 02/02/21	Thu 18/03/21	0 days 1046	1076		
8 1048 5.30.3.2	Instrumentations	165 da	ys Mon 05/10/20	Thu 18/03/21	Mon 05/10/20	Thu 18/03/21	0 days 1043			
9 10495.30.3.2.1	Manufacturing and Factory Acceptance Test of Plant		ys Mon 05/10/20	Mon 01/02/21	Mon 05/10/20		0 days 1040,102	28 1050		
1050 5.30.3.2.2	Shipping and Delivery of Plant to site		ys Tue 02/02/21	Thu 18/03/21	Tue 02/02/21		0 days 1049	1077		-
1051 5.30.3.3	Pipework		ys Mon 05/10/20	Thu 18/03/21	Mon 05/10/20		0 days 1043			
2 10525.30.3.3.1	Manufacturing and Factory Acceptance Test of Plant		ys Mon 05/10/20	Mon 01/02/21	Mon 05/10/20		0 days 1040,103	32 1053		
3 1053 5.30.3.3.2	Shipping and Delivery of Plant to site		ys Tue 02/02/21	Thu 18/03/21		Thu 18/03/21		1075		-
	Valve		ys Mon 05/10/20	Thu 18/03/21		Thu 18/03/21				
4 10545.30.3.4				Mon 01/02/21	Mon 05/10/20		0 days 1043 0 days 1040,103	36 1056		
55 1055 5.30.3.4.1	Manufacturing and Factory Acceptance Test of Plant		ys Mon 05/10/20							- I I I I I I I I I I I I I I I I I I I
56 1056 5.30.3.4.2	Shipping and Delivery of Plant to site	45 da	iys Tue 02/02/21	Thu 18/03/21	rue 02/02/21	Thu 18/03/21	0 days 1055	1075		
Та	ask Milestone ♦ Project Sum	mary I	Late	Critical	Split	Manual Pr	rogress	Milestone (Actual)	*	
	filestone, Tentative Summary Manual Sun		Critical	Progres		Slack (Floa	-	Slack		
ct: DE/2018/04 : Thu 01/07/21										
								Page 18 of	22	DE_2018_04 Revised PG- (R

Drainage Services	DESPOSATIONS OF Region				Shek Wu	Hui Effluent Polishing	Plant - Main Works Stag	ime for DE/2018/04 age 1 E&M Works for	ewage Treatment Faciliti	es						A
ID WBS	Task Name	Duration between Task Start and Finish	Finish	Early Start	Early Finish	Free Slack Predeces	ssors Successors	Resource Names	2020		1021	U-162 2021	2022	H-15.2.2022	2023	2024
40	Control of the Mark		T 25 /05 /21	C-+ 01 /00 /20	T 25 (05 (21	O desse		ivallies	N J M		lalf 1, 2021	M J	S N J M M	Half 2, 2022	Half 1, 2023 Hal	alf 2, 2023 Half 1, 2024 J S N J
1057 5.30.4	Site Installation Work	297 days Sat 01/08/20	Tue 25/05/21	Sat 01/08/20												
1058 5.30.4.1	Commencement of Civil Construction and E&M Installation at Temp.		Tue 25/05/21	Sat 01/08/20												
1059 5.30.4.1.1	Civil Construction Work	297 days Sat 01/08/20	Tue 25/05/21	Sat 01/08/20												
1060 5.30.4.1.1.:		5 edays Sat 01/08/20	Thu 06/08/20	Sat 01/08/20			1061,1062			1						
1061 5.30.4.1.1.	Civil structural design and drawing submission for acceptance	30 days Fri 07/08/20	Sat 05/09/20	Fri 07/08/20	Sat 05/09/20	0 days 1060	1063									
1062 5.30.4.1.1.	Site Clearance, UU diversion and construction of U-channel	21 days Fri 07/08/20	Thu 27/08/20	Fri 07/08/20	Thu 27/08/20	0 days 1060	1063			_						
1063 5.30.4.1.1.4	ELS (Sheeting and Excavation)	60 days Sun 06/09/20	Wed 04/11/20	Sun 06/09/20	Wed 04/11/	. 0 days 1062,10	061 1064									
1064 5.30.4.1.1.!	Grouting Works	60 days Thu 05/11/20	Sun 03/01/21	Thu 05/11/20	Sun 03/01/21	0 days 1063	1065			_						
1065 5.30.4.1.1.0	RC structure works including cast-in items	60 days Mon 04/01/21	Thu 04/03/21	Mon 04/01/21	Thu 04/03/21	0 days 1064	1074,1071,1066			2						
1066 5.30.4.1.1.	Removal Formwork and Flasework	8 days Fri 05/03/21	Fri 12/03/21	Fri 05/03/21	Fri 12/03/21	0 days 1065	1071,1072,1075,10	1077,10			3					
1067 5.30.4.1.1.8	Waterproofing	14 days Sat 13/03/21	Fri 26/03/21	Sat 13/03/21	Fri 26/03/21	0 days 1066	1068				*					
1068 5.30.4.1.1.9	Other architectual works and finishing works	60 days Sat 27/03/21	Tue 25/05/21	Sat 27/03/21	Tue 25/05/21	0 days 1067	1085FF				<u> </u>					
1069 5.30.4.1.2	E&M Installation Work	34 days Sat 13/03/21	Thu 15/04/21	Sat 13/03/21	Thu 15/04/21	1 16 days					<u></u>					
1070 5.30.4.1.2.	Installation of Lifting Appliances at Temporary Filtrate Lifting We	10 days Sat 13/03/21	Mon 22/03/21	Sat 13/03/21	Mon 22/03	40 days					44					
1071 5.30.4.1.2.:		7 days Sat 13/03/21	Fri 19/03/21	Sat 13/03/21	Fri 19/03/21	0 days 1065,10	042,11073	LA - A x 4~6			TLA -	A x 4~6 men				
1072 5.30.4.1.2.:		7 days Sat 13/03/21	Fri 19/03/21	Sat 13/03/21	Fri 19/03/21	0 days 1066	1073	LA - A x 4~6			LA -	A x 4~6 men				
1073 5.30.4.1.2.:		3 days Sat 20/03/21	Mon 22/03/21	Sat 20/03/21	Mon 22/03/			LA - A x 4~6			LA-	A x 4~5 men				
			Thu 08/04/21	Fri 19/03/21	Thu 08/04/21		1078FS-30 days	C 7117			4					
1074 5.30.4.1.2.								ME A 4c								
1075 5.30.4.1.2.			Thu 01/04/21	Fri 19/03/21	Thu 01/04/21			ME - A x 4^								
1076 5.30.4.1.2.2		7 days Fri 02/04/21	Thu 08/04/21	Fri 02/04/21	Thu 08/04/21			ME - A x 4^								
1077 5.30.4.1.2.		7 days Fri 19/03/21	Thu 25/03/21		Thu 25/03/21			ME - A x 4~								
1078 5.30.4.1.2.	Electrical Installations for Temp. Filtrate Lifting Well and Eq. Tan	34 days Sat 13/03/21	Thu 15/04/21		Thu 15/04/21						7					
1079 5.30.4.1.2.	Installation of cable trays and cable containments	21 days Sat 13/03/21	Fri 02/04/21	Sat 13/03/21	Fri 02/04/21	0 days 1066	1080				<u> </u>					
1080 5.30.4.1.2.	Cables laying and terminations	7 days Fri 09/04/21	Thu 15/04/21	Fri 09/04/21	Thu 15/04/21	0 days 1079,10	076,11081									
1081 5.30.4.1.3	Site Acceptance Test for E&M Equip at Filtrate Lifting Well and Eq. Ta	7 days Fri 16/04/21	Thu 22/04/21	Fri 16/04/21	Thu 22/04/21	0 days 1080	1082				· ·					
10825.30.4.1.4	System Commissioning for E&M Equip at Temp. Filtrate Lifting Well a	7 days Fri 23/04/21	Thu 29/04/21	Fri 23/04/21	Thu 29/04/21	. 2 days 1081	1108FF									
1083 5.31	Existing PST No. 4 and No. 6, Portion B-3A (PS 6B.2.15)	397 days Sat 01/08/20	Wed 01/09/21	Sat 01/08/20	Wed 01/09	0 days				Q		-				
10845.31.1	Planned Key Date Completion Date - KD3B	0 days Mon 07/06/21	Mon 07/06/21	Mon 07/06/21	Mon 07/06/	. 0 days 1151FF						@ 07/06				
1085 5.31.2	Planned Sectional Completion Date - Section 3, PST No. 4 and No. 6	0 days Wed 01/09/21	Wed 01/09/21	Wed 01/09/21	Wed 01/09/	. 0 days 1068FF,	,117:					@ C	1/09			
1086 5.31.3	Selection of Suppliers for major plant and materials and Subcontractor	137 days Sat 01/08/20	Tue 15/12/20	Sat 01/08/20	Tue 15/12/20	0 days										
	for PST No. 4 and No. 6															
1087 5.31.3.1	Mis - Rotating Bridge Scrapers and associated materials, C11, ref. EQT037-1	42 days Sat 01/08/20	Fri 11/09/20	Sat 01/08/20	Fri 11/09/20	0 days										
1088 5.31.3.1.1	Submission for acceptance of purchasing package	7 days Sat 01/08/20	Fri 07/08/20	Sat 01/08/20	Fri 07/08/20	0 days	1089			-						
1089 5.31.3.1.2	Invitation of quotations for purchasing package	14 days Sat 08/08/20	Fri 21/08/20	Sat 08/08/20	Fri 21/08/20	0 days 1088	1090			<u>+</u>						
1090 5.31.3.1.3	Acceptance of conforming quotation (Completed)	21 days Sat 22/08/20	Fri 11/09/20	Sat 22/08/20	Fri 11/09/20	0 days 1089	1100			<u>+</u>						
10915.31.3.2	Mis - Pipework, C11, ref. EQT037-2	42 days Sat 01/08/20	Fri 11/09/20	Sat 01/08/20	Fri 11/09/20	0 days										
10925.31.3.2.1	Submission for acceptance of purchasing package	7 days Sat 01/08/20	Fri 07/08/20	Sat 01/08/20		0 days	1093			_						
		14 days Sat 08/08/20	Fri 21/08/20		Fri 21/08/20		1094			<u></u>						
1093 5.31.3.2.2	Invitation of quotations for purchasing package									1						
1094 5.31.3.2.3	Acceptance of conforming quotation (Completed)	21 days Sat 22/08/20	Fri 11/09/20		Fri 11/09/20		1100									
1095 5.31.3.3	Subletting of Electrical and Mechanical Installation Work w/ supply of LCP	81 days Sat 26/09/20	Tue 15/12/20	Sat 26/09/20	Tue 15/12/20	0 days										
40055 24 2 2 4	Coloring to Coloring Dadies	20 days Sat 25 (00/20	Sun 25/10/20	Sat 36/00/30	Sun 25/10/20	0 days 1100	1097									
1096 5.31.3.3.1	Submission for Subletting Package	30 days Sat 26/09/20								1						
1097 5.31.3.3.2	Invitation to tender	21 days Mon 26/10/20	Sun 15/11/20		Sun 15/11/20		1098									
1098 5.31.3.3.3	Acceptance of conforming tender (Completed)	30 days Mon 16/11/20	Tue 15/12/20		Tue 15/12/20		1115									
1099 5.31.4	Design Submissions	14 days Sat 12/09/20	Fri 25/09/20		Fri 25/09/20											
1100 5.31.4.1	Design submissions for retrofitting the existing PST No. 4 and No. 6	14 days Sat 12/09/20	Fri 25/09/20	Sat 12/09/20	Fri 25/09/20	0 days 1090,10	094 1103,1106,1096			-						
1101 5.31.5	Manufacturing and Delivery of Plant & Materials	195 days Sat 26/09/20	Thu 08/04/21	Sat 26/09/20	Thu 08/04/21	L 0 days				•	7					
1102 5.31.5.1	Rotating Bridge Scrapers and associated materials	195 days Sat 26/09/20	Thu 08/04/21	Sat 26/09/20	Thu 08/04/21	L 0 days				•	-					
1103 5.31.5.1.1	Manufacturing and Factory Acceptance Test of Plant	150 days Sat 26/09/20	Mon 22/02/21	Sat 26/09/20	Mon 22/02/	. 0 days 1100	1104			*						
1104 5.31.5.1.2	Shipping and Delivery of Plant to site (Rev. 8)	45 days Tue 23/02/21	Thu 08/04/21	Tue 23/02/21	Thu 08/04/21	0 days 1103	1121				*					
1105 5.31.5.2	Pipework .	120 days Sat 26/09/20	Sat 23/01/21	Sat 26/09/20	Sat 23/01/21	0 days				•	-					
1106 5.31.5.2.1	Manufacturing and Factory Acceptance Test of Plant	90 days Sat 26/09/20	Thu 24/12/20	Sat 26/09/20	Thu 24/12/20	0 days 1100	1107			*						
1107 5.31.5.2.2	Shipping and Delivery of Plant to site	30 days Fri 25/12/20	Sat 23/01/21	Fri 25/12/20	Sat 23/01/21	0 days 1106	1116			<u>+</u>						
11085.31.6	Tentative Civil Handover, Filtrate Lifting Well and Eq. Tank (Completion	1 day Sat 01/05/21	Sat 01/05/21	Sat 01/05/21	Sat 01/05/21	0 days 1082FF	,107:				•	01/05				
	of work)															
1109 5.31.7	Site Installation Work	300 days Thu 01/10/20	Tue 27/07/21	Thu 01/10/20	Tue 27/07/21	L 0 days				•		-				
1110 5.31.7.1	Commencement of retrofitting the existing PST No. 4 and No. 6	300 days Thu 01/10/20	Tue 27/07/21	Thu 01/10/20						-		-				
1111 5.31.7.1.1	Temporary flow diversion of Filtrate from PST No. 4,	1 day Thu 01/10/20	Thu 01/10/20	Thu 01/10/20	Thu 01/10/20	0 days	1112			h						
1112 5.31.7.1.2	Dismantle and Removal of E&M Equipment at PST No. 6	60 days Fri 02/10/20	Mon 30/11/20	Fri 02/10/20	Mon 30/11/		1113			<u>+</u>						
1112 3.31.7.1.2	Distribute and Nemoval Of Exter Equipitient at F31 No. 0	00 days 111 02/ 10/ 20	11.511 50/11/20	02/10/20		. Juaya IIII										
	Task Milestone Project Su		Critical	Split	Manual Slack (El	-	Milestone (Actual)	*								
t: DE/2018/04	Milestone, Tentative Summary Manual Su	innery • • Critical	Progre		Slack (FI		SIDER									
Thu 01/07/21																

ID WBS Task N 1113 5.31.7.1.3 1114 5.31.7.1.4 1115 5.31.7.1.5 1116 5.31.7.1.5.1 1117 5.31.7.1.5.2 1118 5.31.7.1.5.3 1119 5.31.7.1.5.4 1120 5.31.7.1.5.6 1122 5.31.7.1.5.7 1123 5.31.7.1.5.8 1124 5.31.7.1.5.9 1125 5.31.7.1.6 1126 5.31.7.1.6.1 1127 5.31.7.1.6.2 1128 5.31.7.1.6.1 1129 5.31.7.1.8 1130 5.31.7.1.8.1 1131 5.31.7.1.8.1	Temporary flow diversion of Filtrate from PST No. 6 Dismantle and Removal of E&M Equipment at PST No. 4 Mechanical Installations of existing PSTs No. 4 (Completed) Installation of PST influent feed pipe Installation of circular baffle diffuser box Installation of scum baffle plates Installation of scum baffle plates Installation of v-notched weir plate Installation of v-notched weir plate Installation of center bearing and slip ring assembly for rotating bridge Installation of motor and gearbox assembly for rotating bridge Installation of rotating bridge sludge and scum scraper assembly installation of removable FRP covers for effluent channel Electrical Installations of existing PST No. 4 Installation of local control panels cable laying and terminations Site Acceptance Test for E&M Equip at existing PST No. 4 CNE-0229 - Removal of accumulated sludge inside PST No. 6 Filtrate divserion to Temporary Filtrate Equalisation Tank Removal of floating scum / sludge inside PST No. 6 Clearance of blockage of PST No. 6 drain pipe Retrofiting Concrete Structure of PST No. 6 NCE-007 - Additional Contract Requirements for provision ICE's Certificates (RSE) on re-use of existing materials	Duration between Task Start and Finish 7 days Tue 01/12/20 119 days Tue 08/12/20 56 days Tue 06/04/21 5 days Sun 11/04/21 5 days Fri 16/04/21 5 days Fri 16/04/21 7 days Mon 26/04/21 5 days Mon 03/05/21 5 days Sat 08/05/21 10 days Tue 18/05/21 10 days Tue 18/05/21 5 days Tue 18/05/21 5 days Tue 01/06/21 2 days Wed 19/05/21 2 days Wed 19/05/21 3 days Fri 21/05/21 3 days Fri 21/05/21	Finish Mon 07/12/20 Mon 05/04/21 Mon 31/05/21 Sat 10/04/21 Thu 15/04/21 Tue 20/04/21 Sun 02/05/21 Fri 07/05/21 Wed 12/05/21 Mon 31/05/21 Thu 27/05/21 Sat 22/05/21 Thu 27/05/21 Sat 05/06/21 Sun 30/05/21 Thu 27/05/21	Tue 01/12/20 Tue 08/12/20 Tue 06/04/21 Tue 06/04/21 Sun 11/04/21 Fri 16/04/21 Wed 21/04/21 Mon 26/04/21 Mon 03/05/21 Sat 08/05/21 Tue 18/05/21	Mon 07/12/	Predecessor O days 1112 O days 1113 2.5 days 1098 O days 1114,1107 O days 1116 O days 1117 O days 1118 O days 1119 O days 1120,1104 O days 1122 O days 1122 O days 1123 O days O days O days	1114 1116 1117 1118 1119 1120	ME - A x 4**6 ME - A x 4**6 ME - A x 4**6 ME - A x 4**6 ME - A x 4**6 ME - A x 4**6 ME - A x 4**6 ME - A x 4**6 ME - A x 4**6	2020 Half 1, 2020 J M	Haif 2, 2,	2021 020 Half 1 S N	, 2021 M M	Half 2, 2021	2022 Half 1, 2022 N. J. M.	Half 2, 2022 J S S	2023 Half 1, 2023 N	M Half 2, 2023	20;	024 alf 1, 2024 , , , , , , ,
1114 5.31.7.1.4 1115 5.31.7.1.5 1116 5.31.7.1.5 1117 5.31.7.1.5.2 1118 5.31.7.1.5.3 1119 5.31.7.1.5.4 1120 5.31.7.1.5.6 1122 5.31.7.1.5.6 1123 5.31.7.1.5.9 1124 5.31.7.1.5.9 1125 5.31.7.1.6 1126 5.31.7.1.6.1 1127 5.31.7.1.6.2 1128 5.31.7.1.8 1130 5.31.7.1.8 1131 5.31.7.1.8.1 1132 5.31.7.1.8.1	Dismantle and Removal of E&M Equipment at PST No. 4 Mechanical Installations of existing PSTs No. 4 (Completed) Installation of PST influent feed pipe Installation of circular baffle diffuser box Installation of scum baffle plates Installation of scum box with collection valve and pipework Installation of v-notched weir plate Installation of center bearing and slip ring assembly for rotating bridge Installation of motor and gearbox assembly for rotating bridge Installation of rotating bridge sludge and scum scraper assembly installation of removable FRP covers for effluent channel Electrical Installations of existing PST No. 4 Installation of local control panels cable laying and terminations Site Acceptance Test for E&M Equip at existing PST No. 4 CNE-0229 - Removal of accumulated sludge inside PST No. 6 Filtrate divserion to Temporary Filtrate Equalisation Tank Removal of floating scum / sludge inside PST No. 6 Clearance of blockage of PST No. 6 drain pipe Retrofiting Concrete Structure of PST No. 6 NCE-007 - Additional Contract Requirements for provision ICE's	7 days Tue 01/12/20 119 days Tue 08/12/20 56 days Tue 06/04/21 5 days Sun 11/04/21 5 days Fri 16/04/21 5 days Wed 21/04/21 7 days Mon 03/05/21 5 days Sat 08/05/21 5 days Tue 18/05/21 10 days Tue 18/05/21 5 days Tue 18/05/21 5 days Tue 18/05/21 2 days Wed 19/05/21 3 days Tue 01/06/21 5 days Tue 01/06/21 7 days Wed 19/05/21	Mon 05/04/21 Mon 31/05/21 Sat 10/04/21 Thu 15/04/21 Tue 20/04/21 Sun 02/05/21 Fri 07/05/21 Wed 12/05/21 Mon 17/05/21 Mon 31/05/21 Thu 27/05/21 Sat 22/05/21 Thu 27/05/21 Sat 05/06/21 Sun 30/05/21	Tue 08/12/20 Tue 06/04/21 Tue 06/04/21 Sun 11/04/21 Fri 16/04/21 Wed 21/04/21 Mon 03/05/21 Sat 08/05/21 Thu 13/05/21 Tue 18/05/21 Tue 18/05/21 Tue 18/05/21 Tue 18/05/21 Tue 18/05/21 Tue 10/06/21	Mon 05/04/ Mon 31/05/21 Sat 10/04/21 Thu 15/04/21 Tue 20/04/21 Sun 25/04/21 Sun 02/05/21 Fri 07/05/21 Wed 12/05/21 Mon 17/05/21 Mon 31/05/21 Thu 27/05/21 Sat 22/05/21	O days 1113 2.5 days 1098 O days 1114,1107 O days 1116 O days 1117 O days 1118 O days 1119 O days 1120 O days 1120 O days 1121 O days 1122 O days 1123 O days	1116 1117 1118 1119 1120 1121 1122 1123 1124,1126 1128	ME - A x 4"6 ME - A x 4"6 ME - A x 4"6 ME - A x 4"6 ME - A x 4"6 ME - A x 4"6	J M	Hair Z, 2i		,	real 2, 2021	N J M	M 7 S S	N J M	M 1100 G 50 G	S N	
1114 5.31.7.1.4 1115 5.31.7.1.5 1116 5.31.7.1.5 1117 5.31.7.1.5.2 1118 5.31.7.1.5.3 1119 5.31.7.1.5.4 1120 5.31.7.1.5.6 1122 5.31.7.1.5.6 1123 5.31.7.1.5.9 1124 5.31.7.1.5.9 1125 5.31.7.1.6 1126 5.31.7.1.6.1 1127 5.31.7.1.6.2 1128 5.31.7.1.8 1130 5.31.7.1.8 1131 5.31.7.1.8.1 1132 5.31.7.1.8.1	Dismantle and Removal of E&M Equipment at PST No. 4 Mechanical Installations of existing PSTs No. 4 (Completed) Installation of PST influent feed pipe Installation of circular baffle diffuser box Installation of scum baffle plates Installation of scum box with collection valve and pipework Installation of v-notched weir plate Installation of center bearing and slip ring assembly for rotating bridge Installation of motor and gearbox assembly for rotating bridge Installation of rotating bridge sludge and scum scraper assembly installation of removable FRP covers for effluent channel Electrical Installations of existing PST No. 4 Installation of local control panels cable laying and terminations Site Acceptance Test for E&M Equip at existing PST No. 4 CNE-0229 - Removal of accumulated sludge inside PST No. 6 Filtrate divserion to Temporary Filtrate Equalisation Tank Removal of floating scum / sludge inside PST No. 6 Clearance of blockage of PST No. 6 drain pipe Retrofiting Concrete Structure of PST No. 6 NCE-007 - Additional Contract Requirements for provision ICE's	119 days Tue 08/12/20 56 days Tue 06/04/21 5 days Tue 06/04/21 5 days Sun 11/04/21 5 days Fri 16/04/21 7 days Mon 26/04/21 5 days Wed 21/04/21 7 days Mon 03/05/21 5 days Tue 13/05/21 14 days Tue 18/05/21 10 days Tue 18/05/21 5 days Tue 18/05/21 5 days Tue 18/05/21 2 days Wed 19/05/21 5 days Tue 01/06/21 12 days Wed 19/05/21 2 days Wed 19/05/21 7 days Fri 21/05/21	Mon 05/04/21 Mon 31/05/21 Sat 10/04/21 Thu 15/04/21 Tue 20/04/21 Sun 02/05/21 Fri 07/05/21 Wed 12/05/21 Mon 17/05/21 Mon 31/05/21 Thu 27/05/21 Sat 22/05/21 Thu 27/05/21 Sat 05/06/21 Sun 30/05/21	Tue 08/12/20 Tue 06/04/21 Tue 06/04/21 Sun 11/04/21 Fri 16/04/21 Wed 21/04/21 Mon 03/05/21 Sat 08/05/21 Thu 13/05/21 Tue 18/05/21 Tue 18/05/21 Tue 18/05/21 Tue 18/05/21 Tue 18/05/21 Tue 10/06/21	Mon 05/04/ Mon 31/05/21 Sat 10/04/21 Thu 15/04/21 Tue 20/04/21 Sun 25/04/21 Sun 02/05/21 Fri 07/05/21 Wed 12/05/21 Mon 17/05/21 Mon 31/05/21 Thu 27/05/21 Sat 22/05/21	O days 1113 2.5 days 1098 O days 1114,1107 O days 1116 O days 1117 O days 1118 O days 1119 O days 1120 O days 1120 O days 1121 O days 1122 O days 1123 O days	1116 1117 1118 1119 1120 1121 1122 1123 1124,1126 1128	ME - A x 4"6 ME - A x 4"6 ME - A x 4"6 ME - A x 4"6 ME - A x 4"6			<u> </u>)							
1115 5.31.7.1.5 1116 5.31.7.1.5.1 1117 5.31.7.1.5.2 1118 5.31.7.1.5.3 1119 5.31.7.1.5.4 1120 5.31.7.1.5.5 1121 5.31.7.1.5.6 1122 5.31.7.1.5.7 1123 5.31.7.1.5.8 1124 5.31.7.1.5.9 1125 5.31.7.1.6 1126 5.31.7.1.6.1 1127 5.31.7.1.6.2 1128 5.31.7.1.6.1 1129 5.31.7.1.8 1130 5.31.7.1.8 1131 5.31.7.1.8.1 1132 5.31.7.1.8.1	Mechanical Installations of existing PSTs No. 4 (Completed) Installation of PST influent feed pipe Installation of circular baffle diffuser box Installation of scum baffle plates Installation of scum box with collection valve and pipework Installation of v-notched weir plate Installation of center bearing and slip ring assembly for rotating bridge Installation of motor and gearbox assembly for rotating bridge Installation of rotating bridge sludge and scum scraper assembly installation of removable FRP covers for effluent channel Electrical Installations of existing PST No. 4 Installation of local control panels cable laying and terminations Site Acceptance Test for E&M Equip at existing PST No. 4 CNE-0229 - Removal of accumulated sludge inside PST No. 6 Filtrate divserion to Temporary Filtrate Equalisation Tank Removal of floating scum / sludge inside PST No. 6 Clearance of blockage of PST No. 6 drain pipe Retrofiting Concrete Structure of PST No. 6 NCE-007 - Additional Contract Requirements for provision ICE's	56 days Tue 06/04/21 5 days Tue 06/04/21 5 days Sun 11/04/21 5 days Fri 16/04/21 5 days Wed 21/04/21 7 days Mon 03/05/21 5 days Sat 08/05/21 5 days Thu 13/05/21 14 days Tue 18/05/21 10 days Tue 18/05/21 5 days Sun 23/05/21 5 days Tue 01/06/21 2 days Wed 19/05/21 2 days Wed 19/05/21 7 days Fri 21/05/21	Mon 31/05/21 Sat 10/04/21 Thu 15/04/21 Tue 20/04/21 Sun 25/04/21 Sun 02/05/21 Fri 07/05/21 Wed 12/05/21 Mon 17/05/21 Mon 31/05/21 Thu 27/05/21 Sat 22/05/21 Thu 27/05/21 Sat 05/06/21 Sun 30/05/21	Tue 06/04/21 Tue 06/04/21 Sun 11/04/21 Fri 16/04/21 Wed 21/04/21 Mon 03/05/21 Sat 08/05/21 Thu 13/05/21 Tue 18/05/21 Tue 18/05/21 Tue 18/05/21 Tue 18/05/21 Tue 18/05/21 Tue 10/05/21 Tue 10/06/21	Mon 31/05/21 Sat 10/04/21 Thu 15/04/21 Tue 20/04/21 Sun 25/04/21 Sun 02/05/21 Fri 07/05/21 Wed 12/05/21 Mon 17/05/21 Mon 31/05/21 Thu 27/05/21 Sat 22/05/21	2.5 days 1098 0 days 1114,1107 0 days 1116 0 days 1117 0 days 1118 0 days 1119 0 days 1120 0 days 1120 0 days 1121 0 days 1122 0 days 1123 0 days	1117 1118 1119 1120 1121 1122 1123 1124,1126	ME - A x 4"6 ME - A x 4"6 ME - A x 4"6 ME - A x 4"6 ME - A x 4"6											
1116 5.31.7.1.5.1 1117 5.31.7.1.5.2 1118 5.31.7.1.5.3 1119 5.31.7.1.5.4 1120 5.31.7.1.5.5 1121 5.31.7.1.5.6 1122 5.31.7.1.5.7 1123 5.31.7.1.5.8 1124 5.31.7.1.5.9 1125 5.31.7.1.6 1126 5.31.7.1.6.1 1127 5.31.7.1.6.2 1128 5.31.7.1.6.1 1129 5.31.7.1.8 1130 5.31.7.1.8.1 1131 5.31.7.1.8.1	Installation of PST influent feed pipe Installation of circular baffle diffuser box Installation of scum baffle plates Installation of scum box with collection valve and pipework Installation of v-notched weir plate Installation of center bearing and slip ring assembly for rotating bridge Installation of motor and gearbox assembly for rotating bridge Installation of rotating bridge sludge and scum scraper assembly installation of removable FRP covers for effluent channel Electrical Installations of existing PST No. 4 Installation of local control panels cable laying and terminations Site Acceptance Test for E&M Equip at existing PST No. 4 CNE-0229 - Removal of accumulated sludge inside PST No. 6 Filtrate divserion to Temporary Filtrate Equalisation Tank Removal of floating scum / sludge inside PST No. 6 Clearance of blockage of PST No. 6 drain pipe Retrofiting Concrete Structure of PST No. 6 NCE-007 - Additional Contract Requirements for provision ICE's	5 days Tue 06/04/21 5 days Sun 11/04/21 5 days Fri 16/04/21 5 days Wed 21/04/21 7 days Mon 26/04/21 5 days Mon 03/05/21 5 days Tue 13/05/21 14 days Tue 18/05/21 10 days Tue 18/05/21 5 days Tue 18/05/21 5 days Tue 18/05/21 2 days Tue 01/06/21 12 days Wed 19/05/21 2 days Wed 19/05/21 7 days Fri 21/05/21	Sat 10/04/21 Thu 15/04/21 Tue 20/04/21 Sun 25/04/21 Sun 02/05/21 Fri 07/05/21 Wed 12/05/21 Mon 17/05/21 Mon 31/05/21 Thu 27/05/21 Sat 22/05/21 Thu 27/05/21 Sat 05/06/21 Sun 30/05/21	Tue 06/04/21 Sun 11/04/21 Fri 16/04/21 Wed 21/04/21 Mon 26/04/21 Mon 03/05/21 Sat 08/05/21 Thu 13/05/21 Tue 18/05/21 Tue 18/05/21 Tue 18/05/21 Tue 18/05/21 Tue 18/05/21 Tue 101/06/21	Sat 10/04/21 Thu 15/04/21 Tue 20/04/21 Sun 25/04/21 Sun 02/05/21 Fri 07/05/21 Wed 12/05/21 Mon 17/05/21 Mon 31/05/21 Thu 27/05/21 Sat 22/05/21	O days 1114,1107 O days 1116 O days 1117 O days 1118 O days 1119 O days 1119 O days 1120,1104 O days 1121 O days 1122 O days 1123 O days	1118 1119 1120 1121 1122 1123 1124,1126	ME - A x 4"6 ME - A x 4"6 ME - A x 4"6 ME - A x 4"6 ME - A x 4"6											
1117 5.31.7.1.5.2 1118 5.31.7.1.5.3 1119 5.31.7.1.5.4 1120 5.31.7.1.5.5 1121 5.31.7.1.5.6 1122 5.31.7.1.5.7 1123 5.31.7.1.5.8 1124 5.31.7.1.5.9 1125 5.31.7.1.6 1126 5.31.7.1.6.1 1127 5.31.7.1.6.2 1128 5.31.7.1.8 1130 5.31.7.1.8.1 1131 5.31.7.1.8.1 1132 5.31.7.1.8.1	Installation of circular baffle diffuser box Installation of scum baffle plates Installation of scum box with collection valve and pipework Installation of v-notched weir plate Installation of center bearing and slip ring assembly for rotating bridge Installation of motor and gearbox assembly for rotating bridge Installation of rotating bridge sludge and scum scraper assembly installation of removable FRP covers for effluent channel Electrical Installations of existing PST No. 4 Installation of local control panels cable laying and terminations Site Acceptance Test for E&M Equip at existing PST No. 4 CNE-0229 - Removal of accumulated sludge inside PST No. 6 Filtrate divserion to Temporary Filtrate Equalisation Tank Removal of floating scum / sludge inside PST No. 6 Clearance of blockage of PST No. 6 drain pipe Retrofiting Concrete Structure of PST No. 6 NCE-007 - Additional Contract Requirements for provision ICE's	5 days Sun 11/04/21 5 days Fri 16/04/21 5 days Wed 21/04/21 7 days Mon 26/04/21 5 days Mon 03/05/21 5 days Sat 08/05/21 5 days Thu 13/05/21 14 days Tue 18/05/21 10 days Tue 18/05/21 5 days Tue 18/05/21 5 days Tue 18/05/21 2 days Wed 19/05/21 2 days Wed 19/05/21 2 days Wed 19/05/21 7 days Fri 21/05/21	Thu 15/04/21 Tue 20/04/21 Sun 25/04/21 Sun 02/05/21 Fri 07/05/21 Wed 12/05/21 Mon 17/05/21 Mon 31/05/21 Thu 27/05/21 Sat 22/05/21 Thu 27/05/21 Sat 05/06/21 Sun 30/05/21	Sun 11/04/21 Fri 16/04/21 Wed 21/04/21 Mon 26/04/21 Mon 03/05/21 Sat 08/05/21 Thu 13/05/21 Tue 18/05/21 Tue 18/05/21 Tue 18/05/21 Tue 18/05/21 Tue 18/05/21 Tue 101/06/21	Thu 15/04/21 Tue 20/04/21 Sun 25/04/21 Sun 02/05/21 Fri 07/05/21 Wed 12/05/21 Mon 17/05/21 Mon 31/05/21 Thu 27/05/21 Sat 22/05/21	O days 1116 O days 1117 O days 1118 O days 1119 O days 1119 O days 1120,1104 O days 1121 O days 1122 O days 1123 O days	1118 1119 1120 1121 1122 1123 1124,1126	ME - A x 4"6 ME - A x 4"6 ME - A x 4"6 ME - A x 4"6 ME - A x 4"6											
1118 5.31.7.1.5.3 1119 5.31.7.1.5.4 1120 5.31.7.1.5.5 1121 5.31.7.1.5.6 1122 5.31.7.1.5.7 1123 5.31.7.1.5.8 1124 5.31.7.1.5.9 1125 5.31.7.1.6 1126 5.31.7.1.6 1127 5.31.7.1.6.2 1128 5.31.7.1.8 1130 5.31.7.1.8.1 1131 5.31.7.1.8.1 1132 5.31.7.1.8.1	Installation of scum baffle plates Installation of scum box with collection valve and pipework Installation of v-notched weir plate Installation of center bearing and slip ring assembly for rotating bridge Installation of motor and gearbox assembly for rotating bridge Installation of rotating bridge sludge and scum scraper assembly installation of removable FRP covers for effluent channel Electrical Installations of existing PST No. 4 Installation of local control panels cable laying and terminations Site Acceptance Test for E&M Equip at existing PST No. 4 CNE-0229 - Removal of accumulated sludge inside PST No. 6 Filtrate divserion to Temporary Filtrate Equalisation Tank Removal of floating scum / sludge inside PST No. 6 Clearance of blockage of PST No. 6 drain pipe Retrofiting Concrete Structure of PST No. 6 NCE-007 - Additional Contract Requirements for provision ICE's	5 days Fri 16/04/21 5 days Wed 21/04/21 7 days Mon 26/04/21 5 days Mon 03/05/21 5 days Sat 08/05/21 5 days Tue 18/05/21 10 days Tue 18/05/21 5 days Tue 18/05/21 5 days Tue 18/05/21 5 days Tue 01/06/21 12 days Wed 19/05/21 2 days Wed 19/05/21 7 days Fri 21/05/21	Tue 20/04/21 Sun 25/04/21 Sun 02/05/21 Fri 07/05/21 Wed 12/05/21 Mon 17/05/21 Mon 31/05/21 Thu 27/05/21 Sat 22/05/21 Thu 27/05/21 Sat 05/06/21 Sun 30/05/21	Fri 16/04/21 Wed 21/04/21 Mon 26/04/21 Mon 03/05/21 Sat 08/05/21 Thu 13/05/21 Tue 18/05/21 Tue 18/05/21 Tue 18/05/21 Tue 18/05/21 Tue 101/05/21 Tue 01/06/21	Tue 20/04/21 Sun 25/04/21 Sun 02/05/21 Fri 07/05/21 Wed 12/05/21 Mon 17/05/21 Mon 31/05/21 Thu 27/05/21 Sat 22/05/21	O days 1117 O days 1118 O days 1119 O days 1120,1104 O days 1121 O days 1122 O days 1123 O days	1119 1120 1121 1122 1123 1124,1126	ME - A × 4~6 ME - A × 4~6 ME - A × 4~6 ME - A × 4~6 ME - A × 4~6				14 14 14 14 14 14 14 14 14 14 14 14 14 1							
1119 5.31.7.1.5.4 1120 5.31.7.1.5.5 1121 5.31.7.1.5.6 1122 5.31.7.1.5.7 1123 5.31.7.1.5.8 1124 5.31.7.1.5.9 1125 5.31.7.1.6.1 1127 5.31.7.1.6.2 1128 5.31.7.1.6.2 1129 5.31.7.1.8.1 1130 5.31.7.1.8.1 1131 5.31.7.1.8.1 1132 5.31.7.1.8.1	Installation of scum box with collection valve and pipework Installation of v-notched weir plate Installation of center bearing and slip ring assembly for rotating bridge Installation of motor and gearbox assembly for rotating bridge Installation of rotating bridge sludge and scum scraper assembly installation of removable FRP covers for effluent channel Electrical Installations of existing PST No. 4 Installation of local control panels cable laying and terminations Site Acceptance Test for E&M Equip at existing PST No. 4 CNE-0229 - Removal of accumulated sludge inside PST No. 6 Filtrate divserion to Temporary Filtrate Equalisation Tank Removal of floating scum / sludge inside PST No. 6 Clearance of blockage of PST No. 6 drain pipe Retrofiting Concrete Structure of PST No. 6 NCE-007 - Additional Contract Requirements for provision ICE's	5 days Wed 21/04/21 7 days Mon 26/04/21 5 days Mon 03/05/21 5 days Sat 08/05/21 5 days Thu 13/05/21 14 days Tue 18/05/21 10 days Tue 18/05/21 5 days Tue 18/05/21 5 days Tue 01/06/21 12 days Wed 19/05/21 2 days Wed 19/05/21 7 days Fri 21/05/21	Sun 25/04/21 Sun 02/05/21 Fri 07/05/21 Wed 12/05/21 Mon 17/05/21 Mon 31/05/21 Thu 27/05/21 Sat 22/05/21 Thu 27/05/21 Sat 05/06/21 Sun 30/05/21	Wed 21/04/21 Mon 26/04/21 Mon 03/05/21 Sat 08/05/21 Thu 13/05/21 Tue 18/05/21 Tue 18/05/21 Tue 18/05/21 Tue 23/05/21 Tue 01/06/21	Sun 25/04/21 Sun 02/05/21 Fri 07/05/21 Wed 12/05/21 Mon 17/05/21 Mon 31/05/21 Thu 27/05/21 Sat 22/05/21	O days 1118 O days 1119 O days 1120,1104 O days 1121 O days 1122 O days 1123 O days	1120 1121 1122 1123 1124,1126	ME - A × 4~6 ME - A × 4~6 ME - A × 4~6 ME - A × 4~6				7							
1120 5.31.7.1.5.5 1121 5.31.7.1.5.6 1122 5.31.7.1.5.7 1123 5.31.7.1.5.8 1124 5.31.7.1.5.9 1125 5.31.7.1.6.1 1127 5.31.7.1.6.2 1128 5.31.7.1.7 1129 5.31.7.1.8. 1130 5.31.7.1.8.: 1131 5.31.7.1.8.: 1132 5.31.7.1.8.:	Installation of v-notched weir plate Installation of center bearing and slip ring assembly for rotating bridge Installation of motor and gearbox assembly for rotating bridge Installation of rotating bridge sludge and scum scraper assembly installation of removable FRP covers for effluent channel Electrical Installations of existing PST No. 4 Installation of local control panels cable laying and terminations Site Acceptance Test for E&M Equip at existing PST No. 4 CNE-0229 - Removal of accumulated sludge inside PST No. 6 Filtrate divserion to Temporary Filtrate Equalisation Tank Removal of floating scum / sludge inside PST No. 6 Clearance of blockage of PST No. 6 drain pipe Retrofiting Concrete Structure of PST No. 6 NCE-007 - Additional Contract Requirements for provision ICE's	7 days Mon 26/04/21 5 days Mon 03/05/21 5 days Sat 08/05/21 5 days Thu 13/05/21 14 days Tue 18/05/21 10 days Tue 18/05/21 5 days Tue 18/05/21 5 days Tue 18/05/21 5 days Sun 23/05/21 5 days Wed 19/05/21 2 days Wed 19/05/21 7 days Fri 21/05/21	Sun 02/05/21 Fri 07/05/21 Wed 12/05/21 Mon 17/05/21 Mon 31/05/21 Thu 27/05/21 Sat 22/05/21 Thu 27/05/21 Sat 05/06/21 Sun 30/05/21	Mon 26/04/21 Mon 03/05/21 Sat 08/05/21 Thu 13/05/21 Tue 18/05/21 Tue 18/05/21 Tue 18/05/21 Tue 23/05/21 Tue 10/06/21	Sun 02/05/21 Fri 07/05/21 Wed 12/05/21 Mon 17/05/21 Mon 31/05/21 Thu 27/05/21 Sat 22/05/21	O days 1119 O days 1120,1104 O days 1121 O days 1122 O days 1123 O days	1121 1122 1123 1124,1126 1128	ME - A x 4~6 ME - A x 4~6 ME - A x 4~6				*							
1121 5.31.7.1.5.6 1122 5.31.7.1.5.7 1123 5.31.7.1.5.8 1124 5.31.7.1.5.9 1125 5.31.7.1.6 1126 5.31.7.1.6.1 1127 5.31.7.1.6.2 1128 5.31.7.1.8 1130 5.31.7.1.8. 1131 5.31.7.1.8.: 1132 5.31.7.1.8.: 1133 5.31.7.1.8.:	Installation of center bearing and slip ring assembly for rotating bridge Installation of motor and gearbox assembly for rotating bridge Installation of rotating bridge sludge and scum scraper assembly installation of removable FRP covers for effluent channel Electrical Installations of existing PST No. 4 Installation of local control panels cable laying and terminations Site Acceptance Test for E&M Equip at existing PST No. 4 CNE-0229 - Removal of accumulated sludge inside PST No. 6 Filtrate divserion to Temporary Filtrate Equalisation Tank Removal of floating scum / sludge inside PST No. 6 Clearance of blockage of PST No. 6 drain pipe Retrofiting Concrete Structure of PST No. 6 NCE-007 - Additional Contract Requirements for provision ICE's	5 days Mon 03/05/21 5 days Sat 08/05/21 5 days Thu 13/05/21 14 days Tue 18/05/21 10 days Tue 18/05/21 5 days Tue 18/05/21 5 days Tue 18/05/21 5 days Sun 23/05/21 5 days Tue 01/06/21 12 days Wed 19/05/21 2 days Wed 19/05/21 7 days Fri 21/05/21	Fri 07/05/21 Wed 12/05/21 Mon 17/05/21 Mon 31/05/21 Thu 27/05/21 Sat 22/05/21 Thu 27/05/21 Sat 05/06/21 Sun 30/05/21	Mon 03/05/21 Sat 08/05/21 Thu 13/05/21 Tue 18/05/21 Tue 18/05/21 Tue 18/05/21 Sun 23/05/21 Tue 01/06/21	Fri 07/05/21 Wed 12/05/21 Mon 17/05/21 Mon 31/05/21 Thu 27/05/21 Sat 22/05/21	0 days 1120,1104 0 days 1121 0 days 1122 0 days 1123 0 days	1122 1123 1124,1126 1128	ME - A x 4~6 ME - A x 4~6				*							
1122 5.31.7.1.5.7 1123 5.31.7.1.5.8 1124 5.31.7.1.5.9 1125 5.31.7.1.6 1126 5.31.7.1.6.1 1127 5.31.7.1.6.2 1128 5.31.7.1.8 1130 5.31.7.1.8. 1131 5.31.7.1.8.: 1132 5.31.7.1.8.:	Installation of motor and gearbox assembly for rotating bridge Installation of rotating bridge sludge and scum scraper assembly installation of removable FRP covers for effluent channel Electrical Installations of existing PST No. 4 Installation of local control panels cable laying and terminations Site Acceptance Test for E&M Equip at existing PST No. 4 CNE-0229 - Removal of accumulated sludge inside PST No. 6 Filtrate divserion to Temporary Filtrate Equalisation Tank Removal of floating scum / sludge inside PST No. 6 Clearance of blockage of PST No. 6 drain pipe Retrofiting Concrete Structure of PST No. 6 NCE-007 - Additional Contract Requirements for provision ICE's	5 days Sat 08/05/21 5 days Thu 13/05/21 14 days Tue 18/05/21 10 days Tue 18/05/21 5 days Tue 18/05/21 5 days Sun 23/05/21 5 days Tue 01/06/21 12 days Wed 19/05/21 2 days Wed 19/05/21 7 days Fri 21/05/21	Wed 12/05/21 Mon 17/05/21 Mon 31/05/21 Thu 27/05/21 Sat 22/05/21 Thu 27/05/21 Sat 05/06/21 Sun 30/05/21	Sat 08/05/21 Thu 13/05/21 Tue 18/05/21 Tue 18/05/21 Tue 18/05/21 Tue 18/05/21 Sun 23/05/21 Tue 01/06/21	Wed 12/05/21 Mon 17/05/21 Mon 31/05/21 Thu 27/05/21 Sat 22/05/21	0 days 1121 0 days 1122 0 days 1123 0 days	1123 1124,1126 1128	ME - A x 4~6									1 11		
1123 5.31.7.1.5.8 1124 5.31.7.1.5.9 1125 5.31.7.1.6 1126 5.31.7.1.6.1 1127 5.31.7.1.6.2 1128 5.31.7.1.7 1129 5.31.7.1.8 1130 5.31.7.1.8. 1131 5.31.7.1.8. 1132 5.31.7.1.8.	Installation of rotating bridge sludge and scum scraper assembly installation of removable FRP covers for effluent channel Electrical Installations of existing PST No. 4 Installation of local control panels cable laying and terminations Site Acceptance Test for E&M Equip at existing PST No. 4 CNE-0229 - Removal of accumulated sludge inside PST No. 6 Filtrate divserion to Temporary Filtrate Equalisation Tank Removal of floating scum / sludge inside PST No. 6 Clearance of blockage of PST No. 6 drain pipe Retrofiting Concrete Structure of PST No. 6 NCE-007 - Additional Contract Requirements for provision ICE's	5 days Thu 13/05/21 14 days Tue 18/05/21 10 days Tue 18/05/21 5 days Tue 18/05/21 5 days Sun 23/05/21 5 days Tue 01/06/21 12 days Wed 19/05/21 2 days Wed 19/05/21 7 days Fri 21/05/21	Mon 17/05/21 Mon 31/05/21 Thu 27/05/21 Sat 22/05/21 Thu 27/05/21 Sat 05/06/21 Sun 30/05/21	Thu 13/05/21 Tue 18/05/21 Tue 18/05/21 Tue 18/05/21 Tue 23/05/21 Sun 23/05/21 Tue 01/06/21	Mon 17/05/21 Mon 31/05/21 Thu 27/05/21 Sat 22/05/21	0 days 1122 0 days 1123 0 days	1124,1126 1128					#						111 111	
1124 5.31.7.1.5.9 1125 5.31.7.1.6 1126 5.31.7.1.6.1 1127 5.31.7.1.6.2 1128 5.31.7.1.7 1129 5.31.7.1.8. 1130 5.31.7.1.8.: 1131 5.31.7.1.8.: 1132 5.31.7.1.8.:	installation of removable FRP covers for effluent channel Electrical Installations of existing PST No. 4 Installation of local control panels cable laying and terminations Site Acceptance Test for E&M Equip at existing PST No. 4 CNE-0229 - Removal of accumulated sludge inside PST No. 6 Filtrate divserion to Temporary Filtrate Equalisation Tank Removal of floating scum / sludge inside PST No. 6 Clearance of blockage of PST No. 6 drain pipe Retrofiting Concrete Structure of PST No. 6 NCE-007 - Additional Contract Requirements for provision ICE's	14 days Tue 18/05/21 10 days Tue 18/05/21 5 days Tue 18/05/21 5 days Sun 23/05/21 5 days Tue 01/06/21 12 days Wed 19/05/21 2 days Wed 19/05/21 7 days Fri 21/05/21	Mon 31/05/21 Thu 27/05/21 Sat 22/05/21 Thu 27/05/21 Sat 05/06/21 Sun 30/05/21	Tue 18/05/21 Tue 18/05/21 Tue 18/05/21 Sun 23/05/21 Tue 01/06/21	Mon 31/05/21 Thu 27/05/21 Sat 22/05/21	0 days 1123 0 days	1128	ME - A x 4~6				-							
1125 5.31.7.1.6.1 1126 5.31.7.1.6.1 1127 5.31.7.1.6.2 1128 5.31.7.1.7 1129 5.31.7.1.8.1 1130 5.31.7.1.8.1 1131 5.31.7.1.8.1 1132 5.31.7.1.8.1	Electrical Installations of existing PST No. 4 Installation of local control panels cable laying and terminations Site Acceptance Test for E&M Equip at existing PST No. 4 CNE-0229 - Removal of accumulated sludge inside PST No. 6 Filtrate divserion to Temporary Filtrate Equalisation Tank Removal of floating scum / sludge inside PST No. 6 Clearance of blockage of PST No. 6 drain pipe Retrofiting Concrete Structure of PST No. 6 NCE-007 - Additional Contract Requirements for provision ICE's	10 days Tue 18/05/21 5 days Tue 18/05/21 5 days Sun 23/05/21 5 days Tue 01/06/21 12 days Wed 19/05/21 2 days Wed 19/05/21 7 days Fri 21/05/21	Thu 27/05/21 Sat 22/05/21 Thu 27/05/21 Sat 05/06/21 Sun 30/05/21	Tue 18/05/21 Tue 18/05/21 Sun 23/05/21 Tue 01/06/21	Thu 27/05/21 Sat 22/05/21	0 days						5							
1126 5.31.7.1.6.1 1127 5.31.7.1.6.2 1128 5.31.7.1.7 1129 5.31.7.1.8.: 1130 5.31.7.1.8.: 1131 5.31.7.1.8.: 1132 5.31.7.1.8.:	Installation of local control panels cable laying and terminations Site Acceptance Test for E&M Equip at existing PST No. 4 CNE-0229 - Removal of accumulated sludge inside PST No. 6 Filtrate divserion to Temporary Filtrate Equalisation Tank Removal of floating scum / sludge inside PST No. 6 Clearance of blockage of PST No. 6 drain pipe Retrofiting Concrete Structure of PST No. 6 NCE-007 - Additional Contract Requirements for provision ICE's	5 days Tue 18/05/21 5 days Sun 23/05/21 5 days Tue 01/06/21 12 days Wed 19/05/21 2 days Wed 19/05/21 7 days Fri 21/05/21	Sat 22/05/21 Thu 27/05/21 Sat 05/06/21 Sun 30/05/21	Tue 18/05/21 Sun 23/05/21 Tue 01/06/21	Sat 22/05/21		1128	ME - A x 4~6				*	ME - A x 4~6 n	ien					
1126 5.31.7.1.6.1 1127 5.31.7.1.6.2 1128 5.31.7.1.7 1129 5.31.7.1.8.: 1130 5.31.7.1.8.: 1131 5.31.7.1.8.: 1132 5.31.7.1.8.:	Installation of local control panels cable laying and terminations Site Acceptance Test for E&M Equip at existing PST No. 4 CNE-0229 - Removal of accumulated sludge inside PST No. 6 Filtrate divserion to Temporary Filtrate Equalisation Tank Removal of floating scum / sludge inside PST No. 6 Clearance of blockage of PST No. 6 drain pipe Retrofiting Concrete Structure of PST No. 6 NCE-007 - Additional Contract Requirements for provision ICE's	5 days Tue 18/05/21 5 days Sun 23/05/21 5 days Tue 01/06/21 12 days Wed 19/05/21 2 days Wed 19/05/21 7 days Fri 21/05/21	Sat 22/05/21 Thu 27/05/21 Sat 05/06/21 Sun 30/05/21	Tue 18/05/21 Sun 23/05/21 Tue 01/06/21	Sat 22/05/21	0 days 1123	****					6- 07							
1127 5.31.7.1.6.2 1128 5.31.7.1.7 1129 5.31.7.1.8. 1130 5.31.7.1.8.: 1131 5.31.7.1.8.: 1132 5.31.7.1.8.:	cable laying and terminations Site Acceptance Test for E&M Equip at existing PST No. 4 CNE-0229 - Removal of accumulated sludge inside PST No. 6 Filtrate divserion to Temporary Filtrate Equalisation Tank Removal of floating scum / sludge inside PST No. 6 Clearance of blockage of PST No. 6 drain pipe Retrofiting Concrete Structure of PST No. 6 NCE-007 - Additional Contract Requirements for provision ICE's	5 days Sun 23/05/21 5 days Tue 01/06/21 12 days Wed 19/05/21 2 days Wed 19/05/21 7 days Fri 21/05/21	Thu 27/05/21 Sat 05/06/21 Sun 30/05/21	Sun 23/05/21 Tue 01/06/21			1127					¥							
1128 5.31.7.1.7 1129 5.31.7.1.8 1130 5.31.7.1.8.: 1131 5.31.7.1.8.: 1132 5.31.7.1.8.:	Site Acceptance Test for E&M Equip at existing PST No. 4 CNE-0229 - Removal of accumulated sludge inside PST No. 6 Filtrate divserion to Temporary Filtrate Equalisation Tank Removal of floating scum / sludge inside PST No. 6 Clearance of blockage of PST No. 6 drain pipe Retrofiting Concrete Structure of PST No. 6 NCE-007 - Additional Contract Requirements for provision ICE's	5 days Tue 01/06/21 12 days Wed 19/05/21 2 days Wed 19/05/21 7 days Fri 21/05/21	Sat 05/06/21 Sun 30/05/21	Tue 01/06/21	1110 27/03/21	0 days 1126	1128												
1129 5.31.7.1.8.: 1130 5.31.7.1.8.: 1131 5.31.7.1.8.: 1132 5.31.7.1.8.: 1133 5.31.7.1.8.	CNE-0229 - Removal of accumulated sludge inside PST No. 6 Filtrate divserion to Temporary Filtrate Equalisation Tank Removal of floating scum / sludge inside PST No. 6 Clearance of blockage of PST No. 6 drain pipe Retrofiting Concrete Structure of PST No. 6 NCE-007 - Additional Contract Requirements for provision ICE's	12 days Wed 19/05/21 2 days Wed 19/05/21 7 days Fri 21/05/21	Sun 30/05/21		C-+ OF /OC /24	0 days 1125,1124													
1130 5.31.7.1.8.: 1131 5.31.7.1.8.: 1132 5.31.7.1.8.: 1133 5.31.7.1.8.	Filtrate divserion to Temporary Filtrate Equalisation Tank Removal of floating scum / sludge inside PST No. 6 Clearance of blockage of PST No. 6 drain pipe Retrofiting Concrete Structure of PST No. 6 NCE-007 - Additional Contract Requirements for provision ICE's	2 days Wed 19/05/21 7 days Fri 21/05/21			Sat 05/06/21														
1131 5.31.7.1.8 1132 5.31.7.1.8 1133 5.31.7.1.8	Removal of floating scum / sludge inside PST No. 6 Clearance of blockage of PST No. 6 drain pipe Retrofiting Concrete Structure of PST No. 6 NCE-007 - Additional Contract Requirements for provision ICE's	7 days Fri 21/05/21	Thu 20 /05 /24		Sun 30/05/21	0 days	1139												
1132 5.31.7.1.8.: 1133 5.31.7.1.8.	Clearance of blockage of PST No. 6 drain pipe Retrofiting Concrete Structure of PST No. 6 NCE-007 - Additional Contract Requirements for provision ICE's		Thu 20/05/21	Wed 19/05/21		0 days	1131					1							
1133 5.31.7.1.8.4	Retrofiting Concrete Structure of PST No. 6 NCE-007 - Additional Contract Requirements for provision ICE's	3 days Fri 28/05/21	Thu 27/05/21	Fri 21/05/21		0 days 1130,113	5 1132,1133					-							
	NCE-007 - Additional Contract Requirements for provision ICE's	5 55,511 20,05,21	Sun 30/05/21	Fri 28/05/21	Sun 30/05/21	0 days 1131													
		3 days Fri 28/05/21	Sun 30/05/21	Fri 28/05/21	Sun 30/05/21	0 days 1131						,							
1134 5.31.7.1.9	Certificates (KSE) on re-use of existing materials	8 days Mon 14/06/21	Mon 21/06/21	Mon 14/06/21		0 days							п						
					21/06/21														
1135 5.31.7.1.9.:	Provision of ICE's Certificate	8 days Mon 14/06/21	Mon 21/06/21	Mon 14/06/21	Mon 21/06/	0 days	1131,1139												
1136 5.31.7.1.10	NCE-008 - Additional Contract Requirements for provision ICE's	14 days Thu 24/06/21	Wed 07/07/21	Thu 24/06/21		0 days							п						
	Certificates on product design of E&M plant and materials.				07/07/21														
1137 5.31.7.1.10	Provision of ICE's Certificate	14 days Thu 24/06/21	Wed 07/07/21	Thu 24/06/21	Wed 07/07/	0 days	1139						4						
1138 5.31.7.1.11	Mechanical Installations of existing PST No. 6	48 days Fri 04/06/21	Wed 21/07/21	Fri 04/06/21	Wed 21/07	0 days						-							
1139 5.31.7.1.11	Installation of PST influent feed pipe	2 days Thu 08/07/21	Fri 09/07/21	Thu 08/07/21	Fri 09/07/21	0 days 1129,113	5,11140	ME - A x 4~					ME - A x 4	~6 men					
1140 5.31.7.1.11	Installation of center bearing and slip ring assembly for rotating br	2 days Sat 10/07/21	Sun 11/07/21	Sat 10/07/21	Sun 11/07/21	0 days 1139	1141,1144	ME - A x 4^					ME - A x	~6 men					
1141 5.31.7.1.11	Installation of motor and gearbox assembly for rotating bridge	5 days Mon 12/07/21	Fri 16/07/21	Mon 12/07/21	Fri 16/07/21	0 days 1140	1148,1142,1143	ME - A x 4~					ME - Ax	4~6 men					
1142 5.31.7.1.11	Installation of rotating bridge sludge and scum scraper assembly	5 days Sat 17/07/21	Wed 21/07/21	Sat 17/07/21	Wed 21/07/	0 days 1141		ME - A x 4~					ME - A >	4~6 men					
1143 5.31.7.1.11	Installation of circular baffle diffuser box	2 days Sat 17/07/21	Sun 18/07/21	Sat 17/07/21	Sun 18/07/21	0 days 1141		ME - A x 4^					ME - A x	4~6 men					
11445.31.7.1.11	Installation of v-notched weir plate	2 days Fri 04/06/21	Sat 05/06/21	Fri 04/06/21	Sat 05/06/21	0 days 1140	1145,1146	ME - A x 4~				4							
1145 5.31.7.1.11	Installation of scum baffle plates	2 days Sun 06/06/21	Mon 07/06/21	Sun 06/06/21	Mon 07/06/	0 days 1144		ME - A x 4^				7							
1146 5.31.7.1.11	Installation of scum collection box	2 days Sun 06/06/21	Mon 07/06/21	Sun 06/06/21		0 days 1144		ME - A x 4^											
1147 5.31.7.1.12	Electrical Installations of existing PSTs No. 6	6 days Sat 17/07/21	Thu 22/07/21	Sat 17/07/21		0 days	1150						-						
1148 5.31.7.1.12	Installation of local control panels	3 days Sat 17/07/21	Mon 19/07/21		Mon 19/07/	0 days 1141	1149												
							1150						1						
1149 5.31.7.1.12	cable laying and terminations	3 days Tue 20/07/21	Thu 22/07/21	Tue 20/07/21		0 days 1148													
1150 5.31.7.1.13	Site Acceptance Test for E&M Equip at existing PST No. 6	2 days Fri 23/07/21	Sat 24/07/21		Sat 24/07/21	0 days 1147,1149													
1151 5.31.7.1.14	System Commissioning for E&M Equip at existing PST No. 4 and No. 6	3 days Sun 25/07/21	Tue 27/07/21		Tue 27/07/21	0 days 1128,1150	1084FF						P						
1152 5.32 Exi	disting Main Power House Electrical, Portion B-7A and B-7B (PS 6B.3.17)	42 days Thu 11/06/20	Wed 22/07/20	Thu 11/06/20		0 days				-									
1153 5.32.1	Planned Key Date Completion Date - KD3A	0 days Wed 22/07/20	Wed 22/07/20	Wed 22/07/20	Wed 22/07/	0 days				⊚ 22	/07								
1154 5.32.2	Design Submissions for Existing Emergency Generator House	15 days Fri 12/06/20	Fri 26/06/20	Fri 12/06/20	Fri 26/06/20	0 days				-									
1155 5.32.2.1	Design submissions for E&M installation works of existing power house	15 days Fri 12/06/20	Fri 26/06/20	Fri 12/06/20	Fri 26/06/20	0 days 179	1159			*									
1156 5.32.3	Site Installation Work	39 days Thu 11/06/20	Sun 19/07/20	Thu 11/06/20	Sun 19/07/20	0 days				-									
1157 5.32.3.1	Tentative Civil Handover Date, Portion B-7A & 7B area for modification of exist	1 day Thu 11/06/20	Thu 11/06/20	Thu 11/06/20	Thu 11/06/20	0 days				⊚ 11/06									
1158 5.32.3.2	Commencement of Modification of existing emergency generator Electrical	23 days Sat 27/06/20	Sun 19/07/20	Sat 27/06/20	Sun 19/07/20	0 days				-									
	Works																		
1159 5.32.3.2.1	Site survey and preparation work	1 day Sat 27/06/20	Sat 27/06/20	Sat 27/06/20	Sat 27/06/20	0 days 1155	1160			h									
1160 5.32.3.2.2	Modification of existing emergency generator electrical works	3 days Sun 28/06/20	Tue 30/06/20	Sun 28/06/20	Tue 30/06/20	0 days 1159	1161			4									
1161 5.32.3.2.3	Test the new switchboard for on-site mobile generator	2 days Wed 01/07/20	Thu 02/07/20	Wed 01/07/20	Thu 02/07/20	0 days 1160	1162			Ť									
1162 5.32.3.2.4	Dismantling and removal the existing power & control cables	14 days Fri 03/07/20	Thu 16/07/20	Fri 03/07/20	Thu 16/07/20	0 days 1161	1163			±									
1163 5.32.3.2.5	Take down existing generator to DSD (Completed)	3 days Fri 17/07/20	Sun 19/07/20	Fri 17/07/20	Sun 19/07/20	0 days 1162				*									
11645.33 Exi	sisting Sludge Press House, Portion B-10 (PS 6B.2.11)	425 days Wed 01/07/20	Sun 29/08/21	Wed 01/07/20	Sun 29/08/21	3 days													
	Planned Key Date Completion Date - KD3B	0 days Mon 07/06/21	Mon 07/06/21	Mon 07/06/21		0 days							07/06						
	Selection of Suppliers for major plant and materials for Filter Presses	52 days Wed 01/07/20	Fri 21/08/20	Wed 01/07/20		0 days													
1167 5.33.2.1	Mis - new replacement filter plates and provision of filter cloths, C11, ref.	52 days Wed 01/07/20	Fri 21/08/20	Wed 01/07/20		0 days				-									
	EQT038	22 22 22 24 27 22	,,	, 5., 2.5	,,														
1168 5.33.2.1.1	Submission for acceptance of purchasing package	21 days Wed 01/07/20	Tue 21/07/20	Wed 01/07/20	Tue 21/07/20	0 days	1169			-									
Task	Milestone ◆ Project Sum	mary Late	Critical S	Split	Manual Pr	rogress	Milestone (Actual)	*			**					- 1 - 2 - 1 - 1 - 1 - 1 - 1 - 1 - 1 - 1			
tt: DE/2018/04 Milesto	one, Tentative Summary Manual Sum	nmary Critical	Progress	s	Slack (Floa	at)	Slack												
Thu 01/07/21																			

ID WBS Task	k Name	Duration between Task	Start	Finish	Early Start	Early Finish F	ree Slack Predecesso	are Successors	Danaurea			1		1					
		Start and Finish				,		ns Successors	Resource Names	2020 Half 1, 2020	Half 2, 2020	2021 Half 1, 2021	Half 2, 2021	2022 Half 1, 2022	Half 2, 2022	2023 Half 1, 2023		2, 2023	2024 Half 1, 202
9 1169 5.33.2.1.2	Invitation of quotations for purchasing package	10 day:	s Wed 22/07/20	Fri 31/07/20	Wed 22/07/20	Fri 31/07/20	0 days 1168	1170		M L J M L	м <u></u>		I M I S	M	M J J S	N J J	M I M I J		11
0 1170 5.33.2.1.3	Acceptance of conforming quotation (Completed)	21 day:	s Sat 01/08/20	Fri 21/08/20	Sat 01/08/20	Fri 21/08/20	0 days 1169	1171			±_								
1 1171 5.33.3	Design submission for replacement of filter plates	7 eday:	Fri 21/08/20	Fri 28/08/20	Fri 21/08/20	Fri 28/08/20	0 edays 1170	1173			4								
2 1172 5.33.4	Manufacturing and Delivery of Plant & Materials	345 days	Sat 29/08/20	Sun 08/08/21	Sat 29/08/20	Sun 08/08/21	0 days				•		-						
3 1173 5.33.4.1	Manufacturing and Factory Acceptance Test of Plant	300 day:	s Sat 29/08/20	Thu 24/06/21	Sat 29/08/20	Thu 24/06/21	0 days 1171	1174			+								
4 1174 5.33.4.2	Shipping and Delivery of Plant to site	45 day:	s Fri 25/06/21	Sun 08/08/21	Fri 25/06/21	Sun 08/08/21	0 days 1173	1177					*						
5 1175 5.33.5	Site Installation Work	21 day:	Mon 09/08/21	Sun 29/08/21	Mon 09/08/21	Sun 29/08/21	3 days						•						
6 1176 5.33.5.1	Commencement of replacement of filter plates	21 day:	Mon 09/08/21	Sun 29/08/21	Mon 09/08/21	Sun 29/08/21	3 days						← !						
7 1177 5.33.5.1.1	Replacement of filter plates (On Hold)	21 days	Mon 09/08/21	Sun 29/08/21	Mon 09/08/21	Sun 29/08/21	3 days 1174	1085FF											
8 1178 5.34 F	Fire Services Installation (PS 6B.6.9)	1248 day:	Tue 01/12/20	Wed 01/05/24	Tue 01/12/20	Wed 01/05	0 days					-							
9 1179 5.34.1	Planned Key Date Completion Date - KD1B, Fire	0 days	Tue 01/06/21	Tue 01/06/21	Tue 01/06/21	Tue 01/06/21	0 days 1183FF						@ 01/06						
0 1180 5.34.2	Planned Sectional Completion Date - Section 1, FSI	0 days	Mon 12/07/21	Mon 12/07/21	Mon 12/07/21	Mon 12/07/	0 days 1184FF						@ 12/07						
1 11815.34.3	Planned Sectional Completion Date - Section 4, FSI	0 days	Wed 01/05/24	Wed 01/05/24	Wed 01/05/24	Wed 01/05/	0 days 1199FF												
2 1182 5.34.4	Design Submissions for FSI	334 days	Tue 01/12/20	Sat 30/10/21	Tue 01/12/20	Sat 30/10/21	0 days					•		-					
3 1183 5.34.4.1	CDS081-11 - Civil and dimensional requirements drawings for Fire Servi	120 days	Tue 01/12/20	Tue 30/03/21	Tue 01/12/20	Tue 30/03/21	0 days	1179FF											
4 1184 5.34.4.2	CDS049 - Detailed Design for Fire Services include AFA, FS, FH, Sprinklei	180 edays	Mon 03/05/21	Sat 30/10/21	Mon 03/05/21	Sat 30/10/21	0 edays 154	1188,1185,1180FF					<u> </u>	-					
5 1185 5.34.5	DG Stores Submissions to FSD for approval	120 days	Sun 31/10/21	Sun 27/02/22	Sun 31/10/21	Sun 27/02/22	690 days 1184	1194FF											
5 1186 5.34.6	Site Installation Work	910 days	Sun 31/10/21	Sat 27/04/24	Sun 31/10/21	Sat 27/04/24	4 days							•		***************************************			
7 1187 5.34.6.1	Commencement of Fire Services Installation	910 day:	Sun 31/10/21	Sat 27/04/24	Sun 31/10/21	Sat 27/04/24	4 days												
8 1188 5.34.6.1.1	Design Review of Approved General Building Plan	126 day:	s Sun 31/10/21	Sat 05/03/22	Sun 31/10/21	Sat 05/03/22	0 days 1184	1189						+					
9 1189 5.34.6.1.2	Submission of WWO542 for WSD's approval	270 day:	s Sun 06/03/22	Wed 30/11/22	Sun 06/03/22	Wed 30/11/22	310 days 1188	1190						-					
1190 5.34.6.1.3	Submission of WWO46 for WSD's Inspection	30 day:	s Sat 07/10/23	Sun 05/11/23	Sat 07/10/23	Sun 05/11/23	0 days 1189,353,4	82 1191											
1 1191 5.34.6.1.4	Obtain WWO46 Part V	60 day:	s Mon 06/11/23	Thu 04/01/24	Mon 06/11/23	Thu 04/01/24	0 days 1190	1194,1192										*	7
2 1192 5.34.6.1.5	FSD Inspection and Approval for MVAC	21 day:	s Fri 05/01/24	Thu 25/01/24	Fri 05/01/24	Thu 25/01/24	0 days 1202,1203,	111195											
3 1193 5.34.6.1.6	FSD Inspection and Approval for DG Stores	21 day:	s Wed 06/12/23	Tue 26/12/23	Wed 06/12/23	Tue 26/12/23	30 days 1202,1203,	811195											411
1194 5.34.6.1.7	Submission of (FSI/314 & FSI/501) to FSD	14 day:	s Fri 05/01/24	Thu 18/01/24	Fri 05/01/24	Thu 18/01/24	7 days 1202,1203,	111195											Tel .
5 1195 5.34.6.1.8	Pre-inspection meeting with FSD	5 days	s Fri 26/01/24	Tue 30/01/24	Fri 26/01/24	Tue 30/01/24	0 days 1194,1192,	111196											+
5 1196 5.34.6.1.9	Initial Inspection with FSD	15 day:	s Wed 31/01/24	Wed 14/02/24	Wed 31/01/24	Wed 14/02/24	0 days 1195	1197											1
7 1197 5.34.6.1.10	Document Checking	45 day:	Thu 15/02/24	Sat 30/03/24	Thu 15/02/24	Sat 30/03/24	0 days 1196	1198											*
8 1198 5.34.6.1.11	Re-inspections with FSD	14 day:	Sun 31/03/24	Sat 13/04/24	Sun 31/03/24	Sat 13/04/24	0 days 1197	1199											
9 1199 5.34.6.1.12	Issue of acceptance memo by FSD	14 day:	s Sun 14/04/24	Sat 27/04/24	Sun 14/04/24	Sat 27/04/24	4 days 1198	1181FF											
0 1200 5.34.6.1.13	Installation of FS Pumps and Sprinkler Pumps	60 day:	Mon 03/04/23	Thu 01/06/23	Mon 03/04/23	Thu 01/06/23	127 days	1203	FS - A x 4~6										
1 1201 5.34.6.1.14	Installation of Fire Hydrant and Booster Pumps	60 day:	Mon 03/04/23	Thu 01/06/23	Mon 03/04/23	Thu 01/06/23	127 days	1203	FS - A x 4~6										
2 1202 5.34.6.1.15	SAT for Manual and automatic fire detection and alarm system	60 day:	s Sat 07/10/23	Tue 05/12/23	Sat 07/10/23	Tue 05/12/23	0 days 353,482,59	3, 1194,1192,1193										T	- 11
3 1203 5.34.6.1.16	SAT for Fire hydrants, hose reels and street fire hydrant system	60 day:	s Sat 07/10/23	Tue 05/12/23	Sat 07/10/23	Tue 05/12/23	0 days 1200,1201,	35 1194,1192,1193											- 11
4 12045.35 F	Fire Services Sprinkler Pumping Room, Portion B-7 & B-7B (PS 6B.6.9)	421 days	Thu 19/05/22	Thu 13/07/23	Thu 19/05/22	Thu 13/07/23	200 days								•				
5 1205 5.35.1	Site Installation Work	421 days	Thu 19/05/22	Thu 13/07/23	Thu 19/05/22	Thu 13/07/23	200 days								•				
6 1206 5.35.1.1	Tentative Civil Handover Date, FS Sprinkler Pump Room (Rev. 5)	1 day	Thu 19/05/22	Thu 19/05/22	Thu 19/05/22	Thu 19/05/22	0 days	1207,1212							⊚ 19/05	7			
7 1207 5.35.1.2	Commencement of E&M Installation at FS & Sprinkler Pump Room	420 days	Thu 19/05/22	Thu 13/07/23	Thu 19/05/22	Thu 13/07/23	200 days 1206								*		-		
3 1208 5.35.1.2.1	Mechanical Installations for FS & Sprinkler Pumps	90 edays	Thu 19/05/22	Wed 17/08/22	Thu 19/05/22	Wed 17/08/	0 edays	1209											
1209 5.35.1.2.2	Electrical Installations for FS & Sprinkler Pumps	90 edays	Wed 17/08/22	Tue 15/11/22	Wed 17/08/22	Tue 15/11/22	0.63 edays 1208	1210,1213,1214,1215							*	-			
0 1210 5.35.1.2.3	Site Acceptance Test for FS & Sprinkler Pumps	45 days	Wed 16/11/22	Fri 30/12/22	Wed 16/11/22	Fri 30/12/22	0 days 1209	1211								-			
1 12115.35.1.2.4	System Commissioning for FS & Sprinkler Pumps	45 days	Sat 31/12/22	Mon 13/02/23	Sat 31/12/22	Mon 13/02/	325 days 1210	1194								<u> </u>			
2 1212 5.35.1.2.5	Building Services Installations at FS & Sprinkler Pump Room	240 days	Wed 16/11/22	Thu 13/07/23	Wed 16/11/22	Thu 13/07/23	200 days 1206									+	-		
1213 5.35.1.2.5.:	Lighting and Power Distribution System, Chem 1&2	120 days	Wed 16/11/22	Wed 15/03/23	Wed 16/11/22	Wed 15/03/	0 days 1209	1216											
1214 5.35.1.2.5.	Lightning Protection System, FS & Sprinkler Pump Room	30 days	Wed 16/11/22	Thu 15/12/22	Wed 16/11/22	Thu 15/12/22	90 days 1209	1216											
5 1215 5.35.1.2.5.:	Mechanical Ventilation System, FS & Sprinkler PR	14 days	Wed 16/11/22	Tue 29/11/22	Wed 16/11/22	Tue 29/11/22	106 days 1209	1216								*			
6 1216 5.35.1.2.5.4	Testing and Commissioning of Building Services Installations, FS &	120 days	Thu 16/03/23	Thu 13/07/23	Thu 16/03/23	Thu 13/07/23	189 days 1213,1214	4,11194FF											_
7 1217 5.36 F	Fire Hydrant and Booster Pumping Room, Portion B7 & B-7B (PS 6B.6.9)	465 days	Thu 19/05/22	Sat 26/08/23	Thu 19/05/22	Sat 26/08/23	156 days								•				
3 1218 5.36.1	Site Installation Work	465 days	Thu 19/05/22	Sat 26/08/23	Thu 19/05/22	Sat 26/08/23	156 days								•				
9 1219 5.36.1.1	Tentative Civil Handover Date, Fire Hydrant and Booster Pumping Roor	1 day	/Thu 19/05/22	Thu 19/05/22	Thu 19/05/22	Thu 19/05/22	0 days	856FF+50 days,1221							● 19/05				
1220 5.36.1.2	Commencement of E&M Installation at Street FH Pump Room	464 days	Thu 19/05/22	Sat 26/08/23	Thu 19/05/22	Sat 26/08/23	156 days								•				
1221 5.36.1.2.1	Mechanical Installations for Street FH Pumps	90 eday:	Thu 19/05/22	Wed 17/08/22	Thu 19/05/22	Wed 17/08/	0 edays 1219	1222							+				
1222 5.36.1.2.2	Electrical Installations for Street FH Pump	90 edays	Wed 17/08/22	Tue 15/11/22	Wed 17/08/22	Tue 15/11/22	0.63 edays 1221	1223,1226							+				
1223 5.36.1.2.3	Site Acceptance Test for Street FH Pump	45 day:	Wed 16/11/22	Fri 30/12/22	Wed 16/11/22	Fri 30/12/22	0 days 1222	1224											
1224 5.36.1.2.4	System Commissioning for Street FH Pumps	45 day:	s Sat 31/12/22	Mon 13/02/23	Sat 31/12/22	Mon 13/02/	339 days 1223	1194FF								_			
1225 5.36.1.2.5	Building Services Installations at Street FH Pump Room		Wed 16/11/22	Sat 26/08/23	Wed 16/11/22	Sat 26/08/23	156 days									-	+	-	
6 1226 5.36.1.2.5.	Lighting and Power Distribution System, Street FH PR	120 days	Wed 16/11/22	Wed 15/03/23	Wed 16/11/22	Wed 15/03/	0 days 1222	1229,1227								+			
7 1227 5.36.1.2.5.:	Lightning Protection System, Street FH PR		Thu 16/03/23	Fri 14/04/23	Thu 16/03/23	Fri 14/04/23	0 days 1226	1228,1229											
Task lestwise Miles	k Milestone Project Sum estone, Tentative ® Summary Manual Sum		1 Late 1 Critical	Critical S	Splits	Manual Pro	-	Milestone (Actual)											
								Slack											

							lant - Main Works Stage 1	LOCITI TTOTAL TOTAL		
ID WBS	Task Name	Duration between Task Start and Finish	Finish	Early Start	Early Finish F	Free Slack Predecesso	ors Successors	Resource Names	2020 2021 2022 2023 Half 1, 2020 Half 1, 2021 Half 2, 2021 Half 1, 2022 Half 2, 2022 Half 1, 2023	2024 Half 2, 2023 Half 1, 2024
1228 5.36.1.2.5	: Mechanical Ventilation System, Street FH PR	14 days Sat 15/04/23	Fri 28/04/23	Sat 15/04/23	Fri 28/04/23	0 days 1227	1229	MVAC - A x	J. COM M J S N J M M J S N J M M J S N J M	
1229 5.36.1.2.5		120 days Sat 29/04/23	Sat 26/08/23	Sat 29/04/23	Sat 26/08/23	145 days 1226,122	7,11194FF			
.230 5.37	Plumbing Installation (PS 6B.6.8)	1049 days Tue 16/02/21	Tue 02/01/24	Tue 16/02/21	Tue 02/01/24	0 days				
1231 5.37.1	Planned Sectional Completion Date - Section 1, Plumbing	0 days Thu 01/07/21	Thu 01/07/21	Thu 01/07/21	Thu 01/07/21	0 days 1233FF			9 01/07	
1232 5.37.2	Design Submissions for Plumbing	134 days Tue 16/02/21	Wed 30/06/21	Tue 16/02/21	Wed 30/06	1 day			•	
233 5.37.2.1	CDS033 - Detailed Design for Plumbing System	134 edays Tue 16/02/21	Wed 30/06/21	Tue 16/02/21	Wed 30/06/	0.63 edays 149	1236,1231FF			
2345.37.3	Site Installation Work	915 days Thu 01/07/21	Tue 02/01/24	Thu 01/07/21	Tue 02/01/24	0 days				
235 5.37.3.1	Commencement of Plumbing Installation	915 days Thu 01/07/21	Tue 02/01/24	Thu 01/07/21	Tue 02/01/24	0 days				
236 5.37.3.1.1	Submission of detail design for acceptance	90 days Thu 01/07/21	Tue 28/09/21	Thu 01/07/21	Tue 28/09/21	0 days 1233	1237	Pb - A x 4~6		
237 5.37.3.1.2	Submission of WWO542 for WSD's approval	355 days Wed 29/09/21	Sun 18/09/22	Wed 29/09/21	Sun 18/09/22	118 days 1236	351,480,591,766	Pb - B x 4~6		
238 5.37.3.1.3	Connection of External Pumping System (By others)	0 days Fri 15/09/23	Fri 15/09/23	Fri 15/09/23	Fri 15/09/23	17 days	1239			6_1 5/09
239 5.37.3.1.4	Submission of WWO46 for WSD's Inspection	45 days Mon 02/10/23	Wed 15/11/23	Mon 02/10/23	Wed 15/11/23	0 days 1238,351,4	48C 1240			*
1240 5.37.3.1.5	Obtain WWO46 Part V	45 days Thu 16/11/23	Sat 30/12/23	Thu 16/11/23	Sat 30/12/23	2 days 1239	1241			*
1241 5.37.3.1.6	Tentative Date for connection of external water pipework (by others)	0 days Tue 02/01/24	Tue 02/01/24	Tue 02/01/24	Tue 02/01/24	0 days 1240				€ 02/01
2425.38	Photovoltaic Power System (PS 6B.6.11)	1128 days Mon 01/03/21	Mon 01/04/24	Mon 01/03/2:	Mon 01/04	0 days				
243 5.38.1	Planned Sectional Completion Date - Section 1, BR 2A & 2B	0 days Mon 12/07/21	Mon 12/07/21	Mon 12/07/21	Mon 12/07/	0 days 1253FF			© 12/07	
244 5.38.2	Planned Sectional Completion Date - Section 2, BR 2A & 2B	0 days Mon 01/04/24	Mon 01/04/24	Mon 01/04/24	Mon 01/04/	0 days 1261FF				
245 5.38.3	Selection of Suppliers for major plant and materials for BR 2A & 2B	73 days Mon 01/03/21	Wed 12/05/21	Mon 01/03/21	Wed 12/05/21	12 days				
246 5.38.3.1	PV System (EQT041)	73 days Mon 01/03/21	Wed 12/05/21	Mon 01/03/2:	Wed 12/05	12 days				
1247 5.38.3.1.1	Submission for acceptance of purchasing package	30 days Mon 01/03/21	Tue 30/03/21	Mon 01/03/21	Tue 30/03/21	0 days	1248	,		
1248 5.38.3.1.2	Invitation of quotations for purchasing package	21 days Wed 31/03/21	Tue 20/04/21	Wed 31/03/21	Tue 20/04/21	0 days 1247	1249		<u>≠</u>	
1249 5.38.3.1.3	Acceptance of conforming quotation	21 days Wed 21/04/21	Tue 11/05/21	Wed 21/04/21	Tue 11/05/21	0 days 1248	1250		≛	
1250 5.38.3.1.4	Commencement of Design Work	1 day Wed 12/05/21	Wed 12/05/21	Wed 12/05/21	Wed 12/05/21	0 days 1249	1252		†	
12515.38.4	Design Submissions	49 days Wed 12/05/21	Wed 30/06/21	Wed 12/05/2	Wed 30/06	12 days			<u>→</u>	
1252 5.38.4.1	CDS060 - Detailed Design for PV System	45 edays Wed 12/05/21	Sat 26/06/21	Wed 12/05/21	Sat 26/06/21	0.63 edays 1250	1253			
1253 5.38.4.2	Complete the CLP's Electronic Application Form and Upload Required E	4 days Sun 27/06/21	Wed 30/06/21	Sun 27/06/21	Wed 30/06/	0 days 1252	1243FF,1255			
1254 5.38.5	Material ordering and delivery to site	767 days Thu 01/07/21	Sun 06/08/23	Thu 01/07/21	Sun 06/08/23	59 days				
1255 5.38.5.1	Manufacturing and Factory Acceptance Test of Plant	150 days Thu 01/07/21	Sat 27/11/21	Thu 01/07/21	Sat 27/11/21	572 days 1253	1256			
1256 5.38.5.2	Shipping and Delivery of Plant to site	45 days Fri 23/06/23	Sun 06/08/23	Fri 23/06/23	Sun 06/08/23	0 days 1255,125	88:1259			
1257 5.38.6	Site Installation Work	345 days Thu 23/02/23	Fri 02/02/24	Thu 23/02/23	Fri 02/02/24	0 days				
1258 5.38.6.1	Tentative Civil Handover Date, Portion B-4, BR2A & 2B (Rev. 5)	1 day Thu 23/02/23	Thu 23/02/23	Thu 23/02/23	Thu 23/02/23	0 days	1256SS+120 edays		€ 23/02	
1259 5.38.6.2	Commencement of Site Installation Work	90 days Mon 07/08/23	Sat 04/11/23	Mon 07/08/23	Sat 04/11/23	0 days 1256	1260	PV - A x 4~0		
1260 5.38.6.3	Technical Assessment, System Test and Installation	60 days Sun 05/11/23	Wed 03/01/24	Sun 05/11/23	Wed 03/01/	0 days 1259	1261	PV - A x 4~0		*
12615.38.6.4	CLP's smart meter installation and Final on-grid test with CLP	30 days Thu 04/01/24	Fri 02/02/24	Thu 04/01/24	Fri 02/02/24	59 days 1260	1244FF			*
1262 5.39	Plant Commissioning	240 days Tue 12/09/23	Wed 08/05/24	Tue 12/09/23	Wed 08/05	0 days	39FF			
1263 5.39.1	Planned Sectional Completion Date - Section 4, Plant Commissioning	0 days Wed 01/05/24	Wed 01/05/24	Wed 01/05/24	Wed 01/05/	0 days				
1264 5.39.2	Design Submission for Treatment Process Plant Testing & Commissionin	90 days Wed 01/11/23	Mon 29/01/24	Wed 01/11/2	Mon 29/01	105 days				-
1265 5.39.2.1	Document Submission and Resubmission for T&C procedures	90 days Wed 01/11/23	Mon 29/01/24	Wed 01/11/23	Mon 29/01/24	105 days 1266FF-12	20 d			
1266 5.39.3	System Commissioning Tests of the E&M systems at IW, PST, BR 2A&2B, I	7 days Thu 08/02/24	Wed 14/02/24	Thu 08/02/24	Wed 14/02/	0 days 919,965,9	9851267,1265FF-120 day	/s		
1267 5.39.4	MBR System Process Startup	35 days Thu 15/02/24	Wed 20/03/24	Thu 15/02/24	Wed 20/03/	0 days 1266	1268			Time I
1268 5.39.5	Plant Commissioning	35 days Thu 21/03/24	Wed 24/04/24	Thu 21/03/24	Wed 24/04/	0 days 1267	1271			
1269 5.39.6	Overall commissioning of CCTV system	30 days Tue 12/09/23	Wed 11/10/23	Tue 12/09/23	Wed 11/10/23	196 days 352,481,59	92, 1271			
1270 5.39.7	Overall commissioning of Facility Computerized Systems (SCADA, CMMS, PMS, ID	28 days Mon 11/12/23	Sun 07/01/24	Mon 11/12/23	Sun 07/01/24	108 days 344,473,75	58, 1271			
1271 5.39.8	Overall Plant Commissioning and DSD pre-handover inspections	14 days Thu 25/04/24	Wed 08/05/24	Thu 25/04/24	Wed 08/05/24	5 days 1268,1269	9,12			
1272 5.40	CE No. 009 - Provision of an Additional Primary Sludge Thickening System	375 days Tue 14/07/20	Fri 23/07/21	Tue 14/07/20	Fri 23/07/21	0 days				
1273 5.40.1	Detail Design Submission and Approval	77 days Tue 14/07/20	Mon 28/09/20	Tue 14/07/20	Mon 28/09/	0 days	1275			
1274 5.40.2	Subletting, Procurement, Manufacturing and Delivery	120 days Fri 31/07/20	Fri 27/11/20	Fri 31/07/20	Fri 27/11/20	0 days				
1275 5.40.3	Site Installation	270 days Sat 17/10/20	Tue 13/07/21	Sat 17/10/20	Tue 13/07/21	0 days 1273	1276			
1276 5.40.4	Testing and Commissioning	10 days Wed 14/07/21	Fri 23/07/21	Wed 14/07/2	L Fri 23/07/21	0 days 1275	1277FF			
1277 5.40.5	Planned Completion Date	1 day Fri 23/07/21	Fri 23/07/21	Fri 23/07/21	Fri 23/07/21	0 days 1276FF			@ 23/07	
1278 6	Beam Plus Submissions	1450 days Fri 01/05/20	Fri 19/04/24	Fri 01/05/20	Fri 19/04/24	0 days				
1279 6.1	SA10 - Environmental Management Plan	1450 days Fri 01/05/20	Fri 19/04/24	Fri 01/05/20	Fri 19/04/24	19 days	39			
1280 6.2	SA11 - Air Pollution During Construction	1450 days Fri 01/05/20	Fri 19/04/24	Fri 01/05/20	Fri 19/04/24	19 days	39			
1281 6.3	SA12 - Noise During Construction	1450 days Fri 01/05/20	Fri 19/04/24	Fri 01/05/20	Fri 19/04/24	19 days	39			
1282 6.4	SA14 - Noise from Building Equipment	1450 days Fri 01/05/20	Fri 19/04/24	Fri 01/05/20	Fri 19/04/24	19 days	39			
1283 6.5	SA15 - Light Pollution	1450 days Fri 01/05/20	Fri 19/04/24	Fri 01/05/20	Fri 19/04/24	19 days	39			
1284 6.6	MAP1 - Timber used for Temporary Works	1450 days Fri 01/05/20	Fri 19/04/24	Fri 01/05/20	Fri 19/04/24	19 days	39			
1285 6.7	MAP2 - Use of Non-CFC Based Refrigerants	1450 days Fri 01/05/20	Fri 19/04/24	Fri 01/05/20	Fri 19/04/24	19 days	39			
1286 6.8	MAP3 - Waste Management Plan	1450 days Fri 01/05/20	Fri 19/04/24	Fri 01/05/20	Fri 19/04/24	19 days	39			
	-									
	Task Milestone ♦ Project Sur	nmary Late	Critical	Split	Manual P	rogress	Milestone (Actual)	t		
wise	Milestone, Tentative Summary Manual Summary	mmary Critical	A STATE OF THE PARTY OF THE PAR		Slack (Flo	-41				

Market M	March Marc	March Marc	March Marc	March Marc	1 1	partment desirance facilities				Shek Wu Hu	ıi Effluent Polish	Proposed Work Progra ning Plant - Main Works	amme for DE/2018/04 Stage 1 E&M Works for S	ewage Treatment Facilit	es						A
1	1	1	1	Mary Mary	D WBS Task	Name		Finish	Early Start	Early Finish F	ree Slack Pred	lecessors Successors	Names	Half 1 2020	Half 2, 2020	Half 1 2021	Half 2, 2021	Half 1, 2022	Half 2, 2022	Half 1, 2023 Half 2, 20	023 Half 1, 202
1		1		10	287 6.9 N	MA2 - Modular and Standardized Design		Fri 19/04/24	Fri 01/05/20	Fri 19/04/24	19 days	39		M L L M	M J S N	J J M L	M J S	N J J M	M J S	N	S N J
1	14	14	14	15		MA8 - Ozone Depleting Substances	1450 days Fri 01/05/20	Fri 19/04/24	Fri 01/05/20	Fri 19/04/24	19 days	39		_							
1	1	1	1	Company Comp	89 6.11 N	MA11 - Construction Waste Reduction	1450 days Fri 01/05/20	Fri 19/04/24	Fri 01/05/20	Fri 19/04/24	19 days	39	-	_							
1	1	1	1	1	06.12 E	EUP1 - Minimum Energy Performance	1450 days Fri 01/05/20	Fri 19/04/24	Fri 01/05/20	Fri 19/04/24	19 days	39		-							
1.	1.	1	1	10			1450 days Fri 01/05/20	Fri 19/04/24	Fri 01/05/20	Fri 19/04/24	19 days	39		-							
19-1	1.00 1.00	1.00 1.00	1.00 1.00	March Marc			1450 days Fri 01/05/20	Fri 19/04/24	Fri 01/05/20	Fri 19/04/24	19 days	39		-							
1.00 1.00	1.00 1.00	1.00 1.00	1.00 1.00	March Marc		EU6 - Renewable Energy Systems	1450 days Fri 01/05/20	Fri 19/04/24	Fri 01/05/20	Fri 19/04/24	19 days	39		-							
1000	1.00 1.00	10.00 10.0	1.00 1.00	March Marc	46.16 E	EU9 - Energy Efficient Appliances	1450 days Fri 01/05/20	Fri 19/04/24	Fri 01/05/20	Fri 19/04/24	19 days	39		-							
101	1000	1.1. 1.1.	1.00 1.00	10			1450 days Fri 01/05/20	Fri 19/04/24	Fri 01/05/20	Fri 19/04/24	19 days	39		-		and the last accommodate the contraction.					
10.12 10.1	10.0 10.0	10.1 10.1	10.2 10.2	March Marc			1450 days Fri 01/05/20	Fri 19/04/24	Fri 01/05/20	Fri 19/04/24	19 days	39		_							
1	Marke Mark	1	March Marc			EU12 - Meter and Monitoring	1450 days Fri 01/05/20	Fri 19/04/24	Fri 01/05/20	Fri 19/04/24	19 days	39		-				for several control control			
Martine Mart	March Marc	1	1	March Marc	36.20 W	WUP1 - Water Quality Survey	1450 days Fri 01/05/20	Fri 19/04/24	Fri 01/05/20	Fri 19/04/24	19 days	39		-							
1001 Mode - Annual Water 10r Milliand Standard Stan	100 Work - Annual Nater Use / Efficient Clinkwegte for Fail Sewark 100 Gety Fri ELUNG/10 Fri 100/100 F	100 100	100 100	1	6.21 V	WUP2 - Minimum Water Saving Performance	1450 days Fri 01/05/20	Fri 19/04/24	Fri 01/05/20	Fri 19/04/24	19 days	39		-							
160 spring 150 spring	150 days 150 days	1.60 1.60	150 days 150 days	March Marc		WU1 / WU6 - Annual Water Use / Effluent Discharge to Foul Sewers	1450 days Fri 01/05/20	Fri 19/04/24	Fri 01/05/20	Fri 19/04/24	19 days	39		-							
150 days fri 01/05/20 Fri 15/05/20 622 - Pumbing and Drainage	1602 - Plumbing and Draininger 1600 days in 10 1/169/720	1623 - Hombing and Drainage	Proceedings Procedure Pr	L 6.23	/EQP1 - Minimum Ventilation Performance	1450 days Fri 01/05/20	Fri 19/04/24	Fri 01/05/20	Fri 19/04/24	19 days	39		-								
EQ2 - Plumbing and Drainage 1450 days Fri 10/105/20 Fri 19/04/24 Fri 10/05/20 Fri 19/04/24 Fri 19/04/24 19 days 39 18 days 18	1450 days Fin 10/05/20 Fin 13/04/24 Fin 10/05/20 Fin 10/0	1802 1802 1803 1800	160 160	March Marc			1450 days Fri 01/05/20	Fri 19/04/24	Fri 01/05/20	Fri 19/04/24	19 days	39		-				FOR ETERLEVISIONS			
EGG	1603 - Biological Contamination 1450 days Fin 10/15/20	EG2 - Biological Contamination 1450 days fri 01/05/20 fri 13/04/24 fri 13/05/20 fri 13/04/24 19 days 1	120 1003 - 1001 1005 100	March Marc			1450 days Fri 01/05/20	Fri 19/04/24	Fri 01/05/20	Fri 19/04/24	19 days	39		=							
EGS - Construction MQ Management	ECG - Construction IAQ Management	1	ECS - Construction IAQ Management	Second S			1450 days Fri 01/05/20	Fri 19/04/24	Fri 01/05/20	Fri 19/04/24	19 days	39		-							
18C9 18C9	Rick Rick	16.06 16.07 16.0	EQG FEQ	18		-		Fri 19/04/24	Fri 01/05/20	Fri 19/04/24	19 days	39		-		-					
EQ3 - Incrassed Vernillation 1.650 days Fri 01/05/20 Fri 19/04/24 Fri 01/05/20 Fri 19/04/24 19 days 39	EQ3 EQ3 EQ3 EQ3 EQ4 Increased Vertilation 1.450 days Fri 01/05/20 Fri 13/04/24 Fri 01/05/20 Fri 13/04/24 19 days 39	EQ3 - Increased Ventilation 1450 days Fri 01/05/20 Fri 19/04/24 Fri 01/05/20 Fri 19/04/24 19 days 39 EQ3 - Ventilation in Common Areas 1450 days Fri 01/05/20 Fri 19/04/24 19 days 39 EQ3 - Ventilation in Common Areas 1450 days Fri 01/05/20 Fri 19/04/24 19 days 39 EQ3 - Ventilation in Common Areas 1450 days Fri 01/05/20 Fri 19/04/24 19 days 39 EQ3 - Ventilation in Common Areas 1450 days Fri 01/05/20 Fri 19/04/24 19 days 39 EQ3 - Ventilation in Common Areas 1450 days Fri 01/05/20 Fri 19/04/24 19 days 39 EQ3 - Ventilation in Common Areas 1450 days Fri 01/05/20 Fri 19/04/24 19 days 39 EQ3 - Ventilation in Common Areas 1450 days Fri 01/05/20 Fri 19/04/24 19 days 39 EQ3 - Ventilation in Common Areas 1450 days Fri 01/05/20 Fri 19/04/24 19 days 39 EQ3 - Ventilation in Common Areas 1450 days Fri 01/05/20 Fri 19/04/24 19 days 39 EQ3 - Ventilation in Common Areas 1450 days Fri 01/05/20 Fri 19/04/24 19 days 39 EQ3 - Ventilation in Common Areas 1450 days Fri 01/05/20 Fri 19/04/24 19 days 39 EQ3 - Ventilation in Common Areas 1450 days Fri 01/05/20 Fri 19/04/24 19 days 39 EQ3 - Ventilation in Common Areas 1450 days Fri 01/05/20 Fri 19/04/24 19 days 39 EQ3 - Ventilation in Common Areas 1450 days Fri 01/05/20 Fri 19/04/24 19 days 39 EQ4 - Ventilation in Common Areas 1450 days Fri 01/05/20 Fri 19/04/24 19 days 39 EQ4 - Ventilation in Common Areas 1450 days Fri 01/05/20 Fri 19/04/24 19 days 39 EQ4 - Ventilation in Common Areas 1450 days Fri 01/05/20 Tri 19/04/24 19 days 39 EQ4 - Ventilation in Common Areas 1450 days Fri 01/05/20 Tri 19/04/24 19 days 39 EQ4 - Ventilation in Common Areas 1450 days Fri 01/05/20 Tri 19/04/24 19 days 39 EQ4 - Ventilation in Common Areas 1450 days Fri 01/05/20 Tri 19/04/24 19 days 19 days 19 days 19 days 19 days 19 days 19 days 19 days 19 d	EQ3 EQ3 Increased Ventilation 1450 days Fri 01/05/20 Fri 19/04/24 Fri 01/05/20 Fri 19/04/24 19 days 39	1.			1450 days Fri 01/05/20	Fri 19/04/24	Fri 01/05/20	Fri 19/04/24	19 days	39		_							
EQ11 - Localised Ventilation 1450 days Fri 01/05/20 Fri 19/04/24 Fri 19/0	EQ11 - Localised Ventillation 1450 days Fri 01/05/20 Fri 19/04/24 Fri 01/05/20 Fri 19/	18011 - Localised Vertilation 1450 days Fri 10/05/20 Fri 19/04/24 Fri 01/05/20 Fri 19/04/24 Fri 01/05/20 Fri 19/04/24 19 days 39	ECI1 - Localised Ventilation 1450 days Fri 01/05/20 Fri 19/04/24 Fri 01/05/20 Fri 19/0	1			1450 days Fri 01/05/20	Fri 19/04/24	Fri 01/05/20	Fri 19/04/24	19 days	39		-							
16.11 16.012 - Ventilation in Common Areas	16012 - Ventilation in Common Areas 1450 days Fri 01/05/20 Fri 19/04/24 Fri 01/04/24 EC12 - Ventilation in Common Areas	16012 - Ventilation in Common Areas 1450 days Fri 01/05/20 Fri 19/04/24 Fri 01/04/24 1.				Fri 19/04/24	Fri 01/05/20	Fri 19/04/24	19 days	39		-									
16.32 IEQ13 - Thermal Comfort in Air - Conditioned Premises	1632 IEQ13 - Thermal Comfort In Air - Conditioned Premises	EC13 - Thermal Comfort in Air - Conditioned Premises	EQ13 - Thermal Comfort in Air - Conditioned Premises 1450 days Fri 01/05/20 Fri 19/04/24 Fri 01/05/20 Fri 19/04/24 19 days 39	1. 1. 1. 1. 1. 1. 1. 1.			1450 days Fri 01/05/20	Fri 19/04/24	Fri 01/05/20	Fri 19/04/24	19 days	39		-							
EC16 EC17 - Interior Lighting in Normally Occupied Area Interior Lighting in Normally Occupied 1450 days Fri 01/05/20 Fri 19/04/24 Fri 19/04/24 Fri 19/04/24	163.3 IEQ16 / IEQ17 - Interior Lighting in Normally Occupied 1450 days Fri 19/04/24 Fri 19/04/2	16216 / IEQ17 - Interior Lighting in Normally Occupied 1838 IEQ16 / IEQ17 - Interior Lighting in Normally Occupied 1845 days Pid 2/04/24 1845 days Pid 2/04/2	160 d / 16 / 16 / 16 / 16 / 16 / 16 / 16 /	March Marc			1450 days Fri 01/05/20	Fri 19/04/24	Fri 01/05/20	Fri 19/04/24	19 days	39		-							
Compensation Event (CE) No. 001, Special Arrangement in Reducing the Risk 1 day Tue 25/08/20 Tue 25/08/20 Tue 25/08/20 O days Compensation Event (CE) No. 002, the Contractor's Site Accommodation by 1 day Mon 08/06/20 Mon 08/0	Compensation Event (CE) No. 001, Special Arrangement in Reducing the Risk Compensation Event (CE) No. 002, the Contractor's Site Accommodation by 1 day Mon 08/06/20 Mo	Compensation Event (CE) No. 001, Special Arrangement in Reducing the Risk 1 day Tue 25/08/20 Tue 25/08/20 Tue 25/08/20 Tue 25/08/20 Tue 25/08/20 Tue 25/08/20 Tue 25/08/20 Tue 25/08/20 Mon 08/06/20 Mon 0	Compensation Event (CE) No. 001, Special Arrangement in Reducing the Risk 1 day Tue 25/08/20 Tue 25/08/20 Tue 25/08/20 Tue 25/08/20 Tue 25/08/20 Tue 25/08/20 Tue 25/08/20 Tue 25/08/20 Mon 08/06/20 Mon 0	1. Companies for EUI (Co. No. 1) Co. Companies for EUI (Co. No. 1) Co. C	L 6.33		1450 days Fri 01/05/20	Fri 19/04/24	Fri 01/05/20	Fri 19/04/24	19 days	39		-							
Compensation Event (CE) No. 002, the Contractor's Site Accommodation by 1 day Mon 08/06/20 Mon 08/06/20 Wed 22/04/20 Wed	Compensation Event (CE) No. 002, the Contractor's Site Accommodation by 1 day Mon 08/06/20 Mon 08/06/20 Wed 22/04/20 Wed	Compensation Event (CE) No. 002, the Contractor's Site Accommodation by 1 day Mon 08/06/20 Mon 08/06/20 Wed 22/04/20 Wed 2	Compensation Event (CE) No. 002, the Contractor's Site Accommodation by 1 day Mon 08/06/20 Mon 08/06/20 Wed 22/04/20 Wed 2	Second Company Compa	27 Sun	mmary of compensation events notified	126 days? Wed 22/04/20	Tue 25/08/20	Wed 22/04/20	Tue 25/08/20	0 days?			-	-						
Compensation Event (CE) No. 003, Designated Area for the Contractor's Site 1 day Wed 22/04/20 We	Compensation Event (CE) No. 003, Designated Area for the Contractor's Site 1 day Wed 22/04/20 We	Compensation Event (CE) No. 003, Designated Area for the Contractor's Site 1 day Wed 22/04/20 We	Compensation Event (CE) No. 003, Designated Area for the Contractor's Site 1 day Wed 22/04/20 We	The processes in the SET SET Designated are first (Control Control	7.1 C	Compensation Event (CE) No. 001, Special Arrangement in Reducing the Risk	, 1 day Tue 25/08/20	Tue 25/08/20	Tue 25/08/20	Tue 25/08/20	0 days				⊚ 25/08						
7.4 Compensation Event (CE) No. 005, Designated Area for the Contractor's Stoi 1 day Wed 22/04/20 O days 7.5 Compensation Event (CE) No. 007, Employment of Temporary Staff under Al 1 day Fri 10/07/20 Fri 10/07/20 Fri 10/07/20 O days 7.6 Compensation Event (CE) No. 009, Provision of an Additional Primary Sludge 1 day Tue 14/07/20 Tue 14/07/20 Tue 14/07/20 O days 8 14/07	7.4 Compensation Event (CE) No. 005, Designated Area for the Contractor's Stor 1 day Wed 22/04/20 Wed 22/04/20 Wed 22/04/20 Wed 22/04/20 0 days 7.5 Compensation Event (CE) No. 007, Employment of Temporary Staff under Al 1 day Fri 10/07/20 Fri 10/07/20 Fri 10/07/20 Fri 10/07/20 0 days 7.6 Compensation Event (CE) No. 009, Provision of an Additional Primary Sludge 1 day Tue 14/07/20 Tue 14/07/20 Tue 14/07/20 0 days 1 day Tue 14/07/20 Tue 14/07/20 Tue 14/07/20 0 days 1 14/07	Compensation Event (CE) No. 005, Designated Area for the Contractor's Stori 1 day Wed 22/04/20 Wed 22/04/20 Wed 22/04/20 O days Compensation Event (CE) No. 007, Employment of Temporary Staff under Ar 1 day Fri 10/07/20 Fri 10/07/20 Fri 10/07/20 Fri 10/07/20 O days Compensation Event (CE) No. 009, Provision of an Additional Primary Sludge 1 day Tue 14/07/20 Tue 14/07/20 Tue 14/07/20 O days 1 day Fri 10/07/20 Tue 14/07/20 Tue 14/07/20 O days 1 day Tue 14/07/20 Tue 14/07/20 O days 1 day Tue 14/07/20 Tue 14/07/20 O days 1 day Tue 14/07/20 O days 1 day Tue 14/07/20 O days 1 day Tue 14/07/20 O days 1 day Tue 14/07/20 O days	Compensation Event (CE) No. 005, Designated Area for the Contractor's Stor 1 day Wed 22/04/20 Wed 22/04/20 Wed 22/04/20 Wed 22/04/20 O days 7.5 Compensation Event (CE) No. 007, Employment of Temporary Staff under Ai 1 day Fri 10/07/20 Fri 10/07/20 Fri 10/07/20 Fri 10/07/20 O days 7.6 Compensation Event (CE) No. 009, Provision of an Additional Primary Sludge 1 day Tue 14/07/20 Tue 14/07/20 Tue 14/07/20 O days 1 day Tue 14/07/20 Tue 14/07/20 Tue 14/07/20 O days 1 14/07	Description for the CFD, No. DESCRIPTION SHARE IN THE CONTROLL AND ADDRESS OF THE CO	7.2 C	Compensation Event (CE) No. 002, the Contractor's Site Accommodation by	1 day Mon 08/06/20	Mon 08/06/20	Mon 08/06/20	Mon 08/06/	0 days				⊚ 08/06						
7.5 Compensation Event (CE) No. 007, Employment of Temporary Staff under Al 1 day Fri 10/07/20 Fri 10/07/20 Fri 10/07/20 Tue 14/07/20 T	Compensation Event (CE) No. 009, Provision of an Additional Primary Sludge 1 day Tue 14/07/20 Tue 14/07/20	Compensation Event (CE) No. 009, Provision of an Additional Primary Sludge 1 day Tue 14/07/20 Tue 14/07/20 Tue 14/07/20 0 days 11/07	Compensation Event (CE) No. 009, Provision of an Additional Primary Sludge 1 day Tue 14/07/20 Tue	The content of the	7.3 C	Compensation Event (CE) No. 003, Designated Area for the Contractor's Site	. 1 day Wed 22/04/20	Wed 22/04/20	Wed 22/04/20	Wed 22/04/	0 days			⊚ 2	2/04						
7.6 Compensation Event (CE) No. 009, Provision of an Additional Primary Sludge 1 day Tue 14/07/20 Tue 14/07/20 Tue 14/07/20 Tue 14/07/20 O days	7.5 Compensation Event (CE) No. 009, Provision of an Additional Primary Sludge 1 day Tue 14/07/20 Tue 14/07/20 Tue 14/07/20 0 days 1.1/07 1.1/07 1.1/07 1.1/07 1.1/07 1.1/07 1.1/07 1.1/07 1.1/07 1.1/07 1.1/07 1.1/07 1.1/07 1.1/07 1.1/07 1.1/07 1.1/07 1.1/07 1.1/07	2.6 Compensation Event (CE) No. 009, Provision of an Additional Primary Sludge 1 day Tue 14/07/20 Tue 14/07/20 Tue 14/07/20 0 days 1.707	7.6 Compensation Event (CE) No. 009, Provision of an Additional Primary Sludge 1 day Tue 14/07/20 Tue 14/07/20 Tue 14/07/20 O days 11/07	Table	67.4 C	Compensation Event (CE) No. 005, Designated Area for the Contractor's Stor	1 day Wed 22/04/20	Wed 22/04/20	Wed 22/04/20	Wed 22/04/	0 days			● 2							
7.6 Compensation event (LE) No. 005, Provision of an Additional Printing Studge	Compensation Events (LE) No. 003, Provision of an Additional Filling Stocky Compensation Events (LE) No. 003, Provision of an Additional Filling Stocky Compensation Events (LE) No. 003, Provision of an Additional Filling Stocky Compensation (LE) No. 003, Provision of an Additional Filling Stocky Compensation (LE) No. 003, Provision of an Additional Filling Stocky Compensation (LE) No. 003, Provision of an Additional Filling Stocky Compensation (LE) No. 003, Provision of an Additional Filling Stocky Compensation (LE) No. 003, Provision of an Additional Filling Stocky Compensation (LE) No. 003, Provision of an Additional Filling Stocky Compensation (LE) No. 003, Provision of an Additional Filling Stocky Compensation (LE) No. 003, Provision of an Additional Filling Stocky Compensation (LE) No. 003, Provision of an Additional Filling Stocky Compensation (LE) No. 003, Provision of an Additional Filling Stocky Compensation (LE) No. 003, Provision of an Additional Filling Stocky Compensation (LE) No. 003, Provision (LE) No. 003,	.5 Compensation event (CE) No. 003, Provision of an Auditorial Printing Studge 14,075	Compensation event (CE) No. 003, Provision of an Additional Printing Studge 12/07	Table	177.5 C	Compensation Event (CE) No. 007, Employment of Temporary Staff under Ai	1 day Fri 10/07/20	Fri 10/07/20	Fri 10/07/20	Fri 10/07/20	0 days										
7.7 Compensation Event (CE) No. 011, Dismantling, relocating, disconnecting an 1 day? Fri 17/07/20 Fri 17/07/	7.7 Compensation Event (CE) No. 011, Dismantling, relocating, disconnecting an 1 day? Fri 17/07/20 Fri 17/07/20 Fri 17/07/20 Fri 17/07/20 O days? © 17/07	To Compensation Event ICC) No. 0.11, Dismartling, relocating, disconnecting an 1 day/Fri 17/07/20 Fri 17/07/2	Componention Seart (CI) No. 0.11, Domestifing, referenting, disconnecting an 1 days fri 17/07/20	Total Management Code No. 1 and August 1 and	3187.6 C	Compensation Event (CE) No. 009, Provision of an Additional Primary Sludge	1 day Tue 14/07/20	Tue 14/07/20	Tue 14/07/20	Tue 14/07/20	0 days										
				Milestone, Tentative Summary Manual Summary Manual Summary Critical Progress Slack (Float) Slack	319 7.7 C	Compensation Event (CE) No. 011, Dismantling, relocating, disconnecting an	1 day? Fri 17/07/20	Fri 17/07/20	Fri 17/07/20	Fri 17/07/20	0 days?				⊚ 17/07						
				Milestone, Tentative Summary Manual Summary Manual Summary Critical Progress Slack (Float) Slack																	
				Milestone, Tentative Summary Manual Summary Critical Progress Slack (Float) Slack																	
				Milestone, Tentative Summary Manual Summary Critical Progress Slack (Float) Slack																	
				Milestone, Tentative Summary Manual Summary Critical Progress Slack (Float) Slack																	
				22018/04																	
													tual) *								