



CONTRACT NO. SPW 12/2021
SHEK WU HUI EFFLUENT POLISHING PLANT – MAIN WORKS
UNDER FURTHER ENVIRONMENTAL PERMIT NO. FEP-
02/474/2013
MONTHLY ENVIRONMENTAL MONITORING & AUDIT REPORT
DECEMBER 2021

CLIENTS:

Drainage Services Department

PREPARED BY:

Lam Environmental Services Limited

19/F Remex Centre,
42 Wong Chuk Hang Road,
Hong Kong

Telephone: (852) 2882-3939
Facsimile: (852) 2882-3331
E-mail: info@lamenviro.com
Website: <http://www.lamenviro.com>

CERTIFIED BY:

Raymond Dai
Environmental Team Leader

DATE:

13 January 2022

Meinhardt Infrastructure and Environment Limited

10/F Genesis
33-35 Wong Chuk Hang Road
Hong Kong

Contract No. SPW 12/2021

Shek Wu Hui Effluent Polishing Plant – Main Work

Monthly Environmental Monitoring & Audit Report

December 2021

(January 2022)

Verified by: W. K. Chiu



Position: Independent Environmental Checker

Date: 13 January 2022

TABLE OF CONTENTS

1	INTRODUCTION.....	8
1.1	Scope of the Report	8
1.2	Structure of the Report.....	8
2	PROJECT BACKGROUND.....	10
2.1	Background.....	10
2.2	Project Organization and Contact Personnel	10
2.3	Construction Activities.....	11
3	STATUS OF REGULATORY COMPLIANCE	15
3.1	Status of Environmental Licensing and Permitting under the Project .	15
4	MONITORING REQUIREMENTS	18
4.1	Noise Monitoring	18
4.2	Air Monitoring	21
4.3.	Ecological Monitoring	26
5	MONITORING RESULTS.....	29
5.1	Noise Monitoring Results.....	29
5.2	Air Monitoring Results	29
5.3	Ecology Monitoring Results.....	29
5.4	Waste Management	30
6	COMPLIANCE AUDIT	34
6.2	Noise Monitoring	34
6.3	Air Quality Monitoring.....	34
6.4	Ecological Monitoring.....	34
6.5	Review of the Reasons for and the Implications of Non-compliance ..	34
6.6	Summary of action taken in the event of and follow-up on non-compliance.....	34
7	ENVIRONMENTAL SITE AUDIT	35
8.	COMPLAINTS, NOTIFICATION OF SUMMONS AND PROSECUTION.....	37
9.	CONCLUSION	38

LIST OF TABLES

Table 2.1	Contact Details of Key Personnel
Table 2.2	Summary of key PME and working locations of works contracts
Table 3.1	Summary of the current status on licences and/or permits on environmental protection pertinent to the Project under Contract No. DC/2018/06
Table 3.2	Summary of the current status on licences and/or permits on environmental protection pertinent to the Project under Contract No. DC/2018/07
Table 3.3	Summary of the current status on licences and/or permits on environmental protection pertinent to the Project under Contract No. DE/2018/03
Table 3.4	Summary of the current status on licences and/or permits on environmental protection pertinent to the Project under Contract No. DE/2018/04
Table 3.5	Summary of submission status under FEP-02/474/2013
Table 4.1	Noise Monitoring Station Monitoring Station ID
Table 4.3	Noise Monitoring Equipment
Table 4.4	Action and Limit Level for Noise Monitoring
Table 4.5	Air Monitoring Station
Table 4.6	Air Quality Monitoring Equipment
Table 4.7	Action and Limit Level for Air Quality Monitoring
Table 5.1	Summary of Quantities of Inert C&D Materials and C&D Wastes for Contract No. DC/2018/06
Table 5.2	Summary of Quantities of Inert C&D Materials and C&D Wastes for Contract No. DC/2018/07
Table 5.3	Summary of Quantities of Inert C&D Materials and C&D Wastes for Contract No. DE/2018/03
Table 5.4	Summary of Quantities of Inert C&D Materials and C&D Wastes for Contract No. DE/2018/04
Table 7.1	Summary of Environmental Inspections of Contract No. DC/2018/06
Table 7.2	Summary of Environmental Inspections of Contract No. DC/2018/07
Table 7.3	Summary of Environmental Inspections of Contract No. DE/2018/03
Table 7.4	Summary of Environmental Inspections of Contract No. DE/2018/04
Table 8.1	Cumulative Statistics on Complaints in the Reporting Month
Table 8.2	Cumulative Statistics on Successful Prosecutions
Table 9.1	Construction Activities and Recommended Mitigation Measures in Coming Reporting 3 Months

LIST OF FIGURES

<u>Figure 2.1</u>	<u>Project Layout</u>
<u>Figure 2.2</u>	<u>Project Organization Chart</u>
<u>Figure 4.1</u>	<u>Locations of Noise Monitoring Station</u>
<u>Figure 4.2</u>	<u>Locations of Air Quality Monitoring Stations</u>
<u>Figure 4.3</u>	<u>Locations of Ecological Monitoring Stations</u>

LIST OF APPENDICES

<u>Appendix 2.1</u>	<u>Layout Plans of Construction Activities</u>
<u>Appendix 3.1</u>	<u>Environmental Mitigation Implementation Schedule</u>
<u>Appendix 4.1</u>	<u>Action and Limit Level</u>
<u>Appendix 4.2</u>	<u>Copies of Calibration Certificates</u>
<u>Appendix 4.3</u>	<u>Wind data</u>
<u>Appendix 5.1</u>	<u>Monitoring Schedule for Reporting Month and Next Reporting Month</u>
<u>Appendix 5.2</u>	<u>Noise Monitoring Results and Graphical Presentations</u>
<u>Appendix 5.3</u>	<u>Air Quality Monitoring Results and Graphical Presentations</u>
<u>Appendix 5.4</u>	<u>Details of Ecological Monitoring Results in the Reporting Month</u>
<u>Appendix 5.5</u>	<u>Ecological Monitoring Results and Analysis</u>
<u>Appendix 5.6</u>	<u>Photo Record of Ecological Monitoring</u>
<u>Appendix 5.7</u>	<u>Monthly Summary Waste Flow Table</u>
<u>Appendix 6.1</u>	<u>Event and Action Plans</u>



- [Appendix 6.2 Summary for Notification of Exceedance](#)
- [Appendix 7.1 Details and Conditions of Site Barrier](#)
- [Appendix 7.2 Dust and Noise Mitigation Measures](#)
- [Appendix 8.1 Complaint Log](#)
- [Appendix 9.1 Construction Programme of Individual Contracts](#)

EXECUTIVE SUMMARY

- i. This is the Environmental Monitoring and Audit (EM&A) Monthly Report – **December 2021** of Shek Wu Hui Effluent Polishing Plant – Main Work under Further Environmental Permit no. FEP-02/474/2013 (Hereafter as “the Project”). This is the **4th** EM&A report prepared by Environmental Team under Contract No. SPW 12/2021, presenting the environmental monitoring findings and information recorded during the period of **01 December 2021 to 31 December 2021**. The cut-off date of reporting is at the end of each reporting month.

- ii. In the reporting month, the principal work activities of individual contracts are conducted as follows:

Contract No. DC/2018/06 – Shek Wu Hui Effluent Polishing Plant – Main Works Stage 1 – Civil Works for Sludge Treatment Facilities and 132 kV Primary Substation

- RC works
- Excavation works
- Sewerage and drainage works
- ELS works
- Backfilling
- ABWF works

Contract No. DC/2018/07 – Shek Wu Hui Effluent Polishing Plant – Main Works Stage 1 – Civil Works for Sewage Treatment Facilities

- ELS works
- R.C. Structure works
- Pre-bored H piles
- Demolition works
- Excavation
- E&M installation and T&C works

Contract No. DE/2018/03 – Shek Wu Hui Effluent Polishing Plant – Main Works Stage 1 – Sidestream Treatment Facilities and EM&M Works for Sludge Treatment Facilities

- ELS (Sidestream Treatment Facilities)
- Installation of EOT at UV
- AFA and MFA System Installation
- Penstock and Stoplog Installation
- Effluent Pump Installation
- UV System Installation
- Electrical Installation for UV System No.1 Effluent TPS & Effluent Lift-up PS

Contract No. DE/2018/04 – Shek Wu Hui Effluent Polishing Plant – Main Works Stage 1 –
E&M Works for Sewage Treatment Facilities

- Testing and Commission of Temporary Filtrate Equalisation Tank.
- Testing and Commission of Existing Primary Sedimentation Tank No. 4 & 6.
- Testing and Commission of Temporary Primary Sludge Thickener and its accessories .

Air Quality Monitoring

- iii. 1-hour and 24-hour Total Suspended Particulates (TSP) monitoring was conducted at two monitoring station. 24-hour TSP shall be sampled at least once in every 6 days, while sampling for 1-hour TSP shall be at least 3 times in every 6 day in the reporting month.
- iv. [No action or limit level exceedance was recorded in this reporting period.](#)

Noise Monitoring

- v. Noise monitoring was conducted at one noise monitoring station once per week in the reporting month.
- vi. [No action or limit level exceedance was recorded in this reporting period.](#)

Ecological Monitoring

- vii. Ecological monitoring conducted on a weekly basis at both high and low tides (it is considered high tide when tidal levels are above 1.5m and low tide when tidal level are below 1.5m at Tsim Bei Tsui Station). The magnitude of how much above or below 1.5m was subject to tidal conditions of that week as it varied throughout different times of the year. Nonetheless, the high and low tide relative to that week's tidal condition were taken into consideration.
- viii. [No action or limit level exceedance was recorded in this reporting period](#)

Site Inspections and Audit

- ix. The [Environmental Team \(ET\)](#) conducted weekly site inspections on [6, 7, 14, 15, 21 and 28 December 2021](#) and biweekly landscape inspection on [14 \(DE/2018/03 & DE/2018/04\), 15 \(DC/2018/06 & DC/2018/07\) and 28 December 2021](#). IEC attended the joint site inspection on [28 December 2021](#). No non-compliance was found during the site inspection while reminders on environmental measures were recommended.

Complaints, Notifications of Summons and Successful Prosecutions

- x. [No](#) environmental complaint, notification of summons and successful prosecution regarding the construction works was recorded in the reporting period.

Reporting Changes

- xi. There are no particular reporting changes.

Future Key Issues

- xii. In coming reporting month, the principal work activities of individual contracts are anticipated as follows:

Contract No. DC/2018/06 – Shek Wu Hui Effluent Polishing Plant – Main Works Stage 1 – Civil Works for Sludge Treatment Facilities and 132 kV Primary Substation

- RC works
- Excavation works
- Sewerage and drainage works
- ELS works
- Backfilling
- ABWF works

Contract No. DC/2018/07 – Shek Wu Hui Effluent Polishing Plant – Main Works Stage 1 – Civil Works for Sewage Treatment Facilities

- ELS works
- R.C. Structure works
- Pre-bored H piles
- Demolition works
- Excavation
- E&M installation and T&C works

Contract No. DE/2018/03 – Shek Wu Hui Effluent Polishing Plant – Main Works Stage 1 – Sidestream Treatment Facilities and EM&M Works for Sludge Treatment Facilities

- ELS (Sidestream Treatment Facilities)
- Installation of EOT at UVP
- AFA and MFA System Installation
- Penstock and Stoplog Installation
- Effluent Pump Installation
- UV System Installation
- Delivery and Installation of Temporary Container LV Switch Room for UV and Effluent Pumping Station
- Electrical Installation for UV System No.1 Effluent TPS & Effluent Lift-up PS



Contract No. DE/2018/04 – Shek Wu Hui Effluent Polishing Plant – Main Works Stage 1 –
E&M Works for Sewage Treatment Facilities

- Testing and Commission of Temporary Filtrate Equalisation Tank.
- Testing and Commission of Temporary Primary Sludge Thickener and its accessories .

1 Introduction

1.1 Scope of the Report

- 1.1.1. Lam Environmental Services Limited (LES) has been appointed to work as the Environmental Team (ET) under Environmental Permit (EP) No. FEP-02/474/2013 to implement the Environmental Monitoring and Audit (EM&A) programme as stipulated in the EM&A Manual of the approved Environmental Impact Assessment (EIA) Report for North East New Territories New Development Areas (Register No.: AEIAR-175/2013).
- 1.1.2. In accordance with Clause 3.4 stated in FEP-02/474/2013, 3 hard copies and 2 electronic copies of Monthly EM&A Report shall be submitted to the Director within 10 working days after the end of each reporting month throughout the entire construction period.
- 1.1.3. According to Section 9.4.1.1 of the Project EM&A Manual, the Monthly EM&A Report should be submitted within 10 working days at the end of each reporting month, with the first report due in the month after construction commences.

1.2 Structure of the Report

- Section 1** **Introduction** – details the scope and structure of the report.
- Section 2** **Project Background** – summarizes background and scope of the project, site description, project organization and contact details of key personnel during the reporting period.
- Section 3** **Status of Regulatory Compliance** – summarizes the status of valid Environmental Permits / Licenses during the reporting period.
- Section 4** **Monitoring Requirements** – summarizes all monitoring parameters, monitoring methodology and equipment, monitoring locations, monitoring frequency, criteria and respective event and action plan and monitoring programmes.
- Section 5** **Monitoring Results** – summarizes the monitoring results obtained in the reporting period.
- Section 6** **Compliance Audit** – summarizes the auditing of monitoring results, all exceedances environmental parameters.
- Section 7** **Environmental Site Audit** – summarizes the findings of weekly site inspections undertaken within the reporting period, with a review of any

relevant follow-up actions within the reporting period.

Section 8 ***Complaints, Notification of summons and Prosecution*** – summarizes the cumulative statistics on complaints, notification of summons and prosecution

Section 9 ***Conclusion***

2 Project Background

2.1 Background

2.1.1. The existing Shek Wu Hui Sewage Treatment Works (SWHSTW) has been operating and maintaining for 30 years by the Drainage Services Department (DSD). It provides secondary level treatment to sewage collected from Sheung Shui, Fanling and adjacent areas. SWHSTW was completed in two stages and expanded progressively in the past years. In 1984, Stage I of SWHSTW was commissioned with design capacity of 60,000 cubic meters per day (m^3 /day) at Average Dry Weather Flow (ADWF). In 2001, Stage II of SWHSTW was completed with design capacity enhanced to 80,000 m^3 /day at ADWF. In 2009, the expansion of SWHSTW was completed and its design capacity was increased to 93,000 m^3 /day at ADWF.

2.1.2. Further expansion of SWHSTW has been planned to be carried out in order to cope with the forecast increase in flow from Fanling North and Kwu Tong North New Development Area (NDA) and other NDAs and developments in three phases, namely Phase 1A, 1B and 2, which are later revised to Main Works Stage 1, Stage 2 and Stage 3 respectively. The EIA study report (Register No.: AEIAR-175/2013) for the NENT NDAs Study covered the assessment for the Further Expansion of SWHSTW, which is a designated project under item F.1 and F.2 of Part 1, Schedule 2 of the EIA Ordinance. The location of the project site is shown in [Figure 2.1](#).

A Further EP was applied on 18 January 2018 to assume the responsibility for constructing and operating the SWHEPP Project up to a capacity of 190,000 m^3 /day. The Further EP No. FEP-02/474/2013 was issued to DSD as permit holder on 15 February 2018. Due to overlapping of scope with the Further EP currently in force, the Further EP No. FEP-01/474/2013 was subsequently surrendered on 15 August 2018.

2.2 Project Organization and Contact Personnel

2.2.1 Drainage Service Department (DSD) is the overall project controllers for the Project. For the construction phase of the Project, Engineer's Representative, Contractor(s), Environmental Team and Independent Environmental Checker are appointed to manage and control environmental issues.

2.2.2 The project organization and lines of communication with respect to environmental protection works are shown in [Figure 2.2](#). Key personnel and contact particulars are summarized in [Table 2.1](#).

Table 2.1 Contact Details of Key Personnel

Party	Role	Post	Name	Contact No.
Drainage Services Department (DSD)	Permit Holder	Engineer	Ms. Konica Cheung	2594 7463
AECOM	Supervisor Representative	Resident Engineer	Ms. Bianca Choi	3907 6141
Kwan Lee - Chun Wo Joint Venture	Contractor (DC/2018/06)	Environmental Engineer	Ms. Ruby Hui	6218 6408
		Assistant Environmental Engineer	Mr. Eric Chan	6432 2581
	Contractor (DC/2018/07)	Environmental Engineer	Ms. Tiffany Choi	9789 1027
JEC	Contractor (DE/2018/03)	Environmental Officer	Ms. Juliet Ting	6826 7319
Bestwise	Contractor (DE/2018/04)	Environmental Officer	Mr. Albus Cheung	9731 0831
Meinhardt Infrastructure and Environment Ltd.	Independent Environmental Checker (IEC)	Independent Environmental Checker (IEC)	Mr. W.K. Chiu	2859 5881
Lam Environmental Services Limited	Environmental Team (ET)	Environmental Team Leader (ETL)	Mr. Raymond Dai	2882 3939

2.3 Construction Activities

2.3.1 In the reporting month, the principal work activities conducted of individual contracts are as follow. The layout plans showing the locations of reported construction activities and key PME used for the works contracts are provided in [Appendix 2.1](#).

Contract No. DC/2018/06 – Shek Wu Hui Effluent Polishing Plant – Main Works Stage 1 – Civil Works for Sludge Treatment Facilities and 132 kV Primary Substation

- RC works
- Excavation works
- Sewerage and drainage works
- ELS works
- Backfilling

- ABWF works

Contract No. DC/2018/07 – Shek Wu Hui Effluent Polishing Plant – Main Works Stage 1 –
Civil Works for Sewage Treatment Facilities

- ELS works
- R.C. Structure works
- Pre-bored H piles
- Demolition works
- Excavation
- E&M installation and T&C works

Contract No. DE/2018/03 – Shek Wu Hui Effluent Polishing Plant – Main Works Stage 1 –
Sidestream Treatment Facilities and EM&M Works for Sludge Treatment Facilities

- ELS (Sidestream Treatment Facilities)
- Installation of EOT at UV
- AFA and MFA System Installation
- Penstock and Stoplog Installation
- Effluent Pump Installation
- UV System Installation
- Electrical Installation for UV System No.1 Effluent TPS & Effluent Lift-up PS

Contract No. DE/2018/04 – Shek Wu Hui Effluent Polishing Plant – Main Works Stage 1 –
E&M Works for Sewage Treatment Facilities

- Testing and Commission of Temporary Filtrate Equalisation Tank.
- Testing and Commission of Existing Primary Sedimentation Tank No. 4 & 6.
- Testing and Commission of Temporary Primary Sludge Thickener and its accessories

2.3.2 The number of key PME and their working locations are shown in **Table 2.2**.

Table 2.2 Summary of key PME and working locations of works contracts

Works Contract	Key PME	Number	Working locations
DC/2018/06	Excavator	7	CHP, Boundary wall & Fence wall near UV No.1, Trench Zone A, San Wan Road
	Mobile crane	2	SDB, SD
	Tower Crane	2	Near Workshop No.2 & Gate 2
	Mobile generator	1	Near Workshop No.2
	Roller	1	Fence wall near UV No.1
DC/2018/07	Drilling rig	2	PST and Inlet
	Excavator	23	MFB, BR2, Inlet and SAS
	Generator	5	BR2 and MFB
	Air compressor	4	PST & inlet
	Mobile Crane	2	PST & inlet
DE/2018/03	Generator	1	UV No.1
	Excavator	2	Sidestream
	Hydraulic Sheet Pile Driver Excavator	1	Sidestream
DE/2018/04	-	-	-

2.3.3 In coming reporting month, the scheduled construction activities of individual contracts are listed as follows:

Contract No. DC/2018/06 – Shek Wu Hui Effluent Polishing Plant – Main Works Stage 1 – Civil Works for Sludge Treatment Facilities and 132 kV Primary Substation

- RC works
- Excavation works
- Sewerage and drainage works
- ELS works

- Backfilling
- ABWF works

Contract No. DC/2018/07 – Shek Wu Hui Effluent Polishing Plant – Main Works Stage 1 –
Civil Works for Sewage Treatment Facilities

- ELS works
- R.C. Structure works
- Pre-bored H piles
- Sheetpile Installation
- Demolition works
- Excavation
- E&M installation and T&C works
- ABWF works & BS works

Contract No. DE/2018/03 – Shek Wu Hui Effluent Polishing Plant – Main Works Stage 1 –
Sidestream Treatment Facilities and EM&M Works for Sludge Treatment Facilities

- ELS (Sidestream Treatment Facilities)
- Installation of EOT at UVP
- AFA and MFA System Installation
- Penstock and Stoplog Installation
- Effluent Pump Installation
- UV System Installation
- Delivery and Installation of Temporary Container LV Switch Room for UV and Effluent Pumping Station
- Electrical Installation for UV System No.1 Effluent TPS & Effluent Lift-up PS

Contract No. DE/2018/04 – Shek Wu Hui Effluent Polishing Plant – Main Works Stage 1 –
E&M Works for Sewage Treatment Facilities

- Testing and Commission of Temporary Filtrate Equalisation Tank.
- Testing and Commission of Temporary Primary Sludge Thickener and its accessories

3 Status of Regulatory Compliance

3.1 Status of Environmental Licensing and Permitting under the Project

3.1.1. A summary of the current status on licences and/or permits on environmental protection pertinent to the Project is shown in **Table 3.1 to 3.4**.

Table 3.1 Summary of the current status on licences and/or permits on environmental protection pertinent to the Project under Contract No. DC/2018/06

Permits and/or Licences	Permit. No. / Account No.	Valid From	Expiry Date	Status
Notification pursuant to Air Pollution Control (Construction Dust) Regulation	449210 (Portion A & C)	23 Sep 2019	N/A	Valid
	449211 (WM1)	23 Sep 2019	N/A	Valid
Environmental Permit	FEP-02/474/2013	15 Feb 2018	N/A	Valid
Water Pollution Ordinance Licence	WT00035431-2019 (Portion C)	27 Jul 2020	31 Jan 2025	Valid
	WT00035718-2020 (Portion A)	02 Apr 2020	30 Apr 2025	Valid
Billing Account for Disposal of Construction Waste	7035390	11 Oct 2019	N/A	Valid
Registration as a Chemical Waste Producer	5213-624-K3371-01	14 Nov 2019	N/A	Valid
Construction Noise Permit	GW-RN0610-21	01 Sep 2021	28 Feb 2022	Valid
	GW-RN0734-21	05 Oct 2021	31 Mar 2022	Valid

Table 3.2 Summary of the current status on licences and/or permits on environmental protection pertinent to the Project under Contract No. DC/2018/07

Permits and/or Licences	Permit. No. / Account No.	Valid From	Expiry Date	Status
Notification pursuant to Air Pollution Control (Construction Dust) Regulation	449210	23 Sep 2019	N/A	Valid
Environmental Permit	FEP-02/474/2013	15 Feb 2018	N/A	Valid
Water Pollution Ordinance Licence	WT00035727-2020	01 Apr 2020	30 Apr 2025	Valid
Billing Account for Disposal of Construction Waste	7035985	9 Dec 2019	N/A	Valid
Registration as a Chemical Waste Producer	5213-624-K3371-02	6 Jan 2020	N/A	Valid
Construction Noise Permit	GW-RN0432-21	12 Jul 2021	11 Jan 2022	Valid
Admission Ticket for Special Waste	16527	12 Oct 2021	16 Feb 2022	Valid

Table 3.3 Summary of the current status on licences and/or permits on environmental protection pertinent to the Project under Contract No. DE/2018/03

Permits and/or Licences	Permit. No. / Account No.	Valid From	Expiry Date	Status
Notification pursuant to Air Pollution Control (Construction Dust) Regulation	455843 (WA3)	6 May 2020	N/A	Valid
	457212 (WA1-B)	15 Jun 2020	N/A	Valid
	460065 (Sidestream)	16 Sep 2020	N/A	Valid
Environmental Permit	FEP-02/474/2013	15 Feb 2018	N/A	Valid
Water Pollution Ordinance Licence	WT00037220-2020	16 Mar 2021	31 Jan 2026	Valid
Billing Account for Disposal of Construction Waste	7035700	6 Nov 2019	N/A	Valid
Registration as a Chemical Waste Producer	5213-624-T3861-01	14 Apr 2020	N/A	Valid
Construction Noise Permit	GW-RN0484-21	6 Jul 2021	27 Jan 2022	Valid

Table 3.4 Summary of the current status on licences and/or permits on environmental protection pertinent to the Project under Contract No. DE/2018/04

Permits and/or Licences	Permit. No. / Account No.	Valid From	Expiry Date	Status
Notification pursuant to Air Pollution Control (Construction Dust) Regulation	460181	17/09/2020	N/A	Valid
Environmental Permit	FEP-02/474/2013	15 Feb 2018	N/A	Valid
Billing Account for Disposal of Construction Waste	703621912	02 Jan 2020	N/A	Valid
Registration as a Chemical Waste Producer	5213-624-B2592-01	07 Jul 2020	N/A	Valid

3.1.2. Implementation status of the recommended mitigation measures during this report month is presented in [Appendix 3.1](#).

3.2 Summary of submission status under FEP-02/474/2013

3.2.1 A summary of the current status on submission under FEP-02/474/2013 is shown in **Table 3.5**.

Table 3.5 Summary of submission status under FEP-02/474/2013

EP Condition	Submission	Status
Condition 1.12	Commencement date of construction of the Project	Notified EPD on 8 Oct 2019
Condition 2.3 & 3.1	Updated EM&A Manual	The Manual was confirmed of no further comments by EPD on 17 Jan 2020
Condition 2.4	Management Organization of Main Construction Companies for Contract No.DC/2018/06	Informed EPD on 19 Nov 2019
Condition 2.4	Management Organization of Main Construction Companies for Contract No. DC/2018/07	Informed EPD on 20 Dec 2019
Condition 2.4	Management Organization of Main Construction Companies for Contract No. DE/2018/03	Informed EPD on 19 Feb 2020
Condition 2.4	Management Organization of Main Construction Companies for Contract No. DE/2018/04	Informed EPD on 15 Feb 2020
Condition 2.4	Replacement of Environmental Team Leader	Informed EPD on 13 Sep 2021
Condition 2.4	Replacement of Independent Environmental Checker	Informed EPD on 13 Sep 2021
Condition 2.5	Location Plans for Contract No. DC/2018/06	Deposited to EPD on 19 Nov 2019
Condition 2.5	Location Plans for Contract No. DC/2018/07	Deposited to EPD on 20 Dec 2019
Condition 2.5	Location Plans for Contract No. DE/2018/03	Deposited to EPD on 15 Feb 2020
Condition 2.5	Location Plans for Contract No. DE/2018/04	Deposited to EPD on 18 Sep 2020
Condition 2.6	Submission of Landscape Plan	N/A
Condition 3.3	Baseline Monitoring Report (Ecology)	The Report was first submitted to IEC for review on 22 Nov 2019, and verified on 29 Nov 2019
Condition 3.3	Baseline Monitoring Report	The Report will be submitted to EPD at least 6 weeks before the commencement of corresponding parts of landscape and visual mitigation measures of the Project

4 Monitoring Requirements

4.1 Noise Monitoring

NOISE MONITORING STATIONS

- 4.1.1. The noise monitoring stations for the Project are listed and shown in **Table 4.1** and **Figure 4.1**. **Appendix 4.1** shows the established Action/Limit Levels for the monitoring works.

Table 4.1 Noise Monitoring Station

Monitoring Station ID	Location
NM1	Wai Loi Tsuen
NM2	Fu Tei Au
NM3	Man Kok Village

NOISE MONITORING PARAMETERS, FREQUENCY AND DURATION

- 4.1.2. The monitoring parameters, frequency and duration of noise monitoring are summarized in **Table 4.2**.

Table 4.2 Noise Monitoring Parameters, Frequency and Duration

Monitoring Period	Duration	Sampling Parameter	Sampling Period ⁽¹⁾	Frequency
Impact Monitoring	Throughout the construction phase	1 set of Leq (30 min)	between 0700-1900 hours on normal weekdays;	on a per week basis when noise generating activities are underway

Remark (1): Additional weekly impact monitoring shall be carried out during evening and night-time works if construction works are extended to include works during the hours of 1900-0700

MONITORING EQUIPMENT

- 4.1.3. Noise monitoring was performed using sound level meter at the designated monitoring locations. The sound level meters shall comply with the International Electrotechnical Commission Publications 651:1979 (Type 1) and 804:1985 (Type 1) specifications. Acoustic calibrator shall be deployed to check the sound level meters at a known sound pressure level. Brand and model of the equipment is given in **Table 4.3**.

Table 4.3 Noise Monitoring Equipment

Equipment	Brand and Model	Series Number
Integrated Sound Level Meter	LxT1	0004797
Acoustic Calibrator	HLES-02	2019612870

4.1.4. The calibration certificates of the noise monitoring equipment are attached in [Appendix 4.2](#).

SAMPLING PROCEDURE AND MONITORING EQUIPMENT

4.1.5. Monitoring Procedure

- (a) Noise measurements shall not be made in fog, rain, wind with a steady speed exceeding 5 m/s or wind with gusts exceeding 10 m/s. The wind speed shall be checked with a portable wind speed meter capable of measuring the wind speed in m/s
- (b) The monitoring station shall normally be at a point 1 m from the exterior of the sensitive receiver building facade and be at a position 1.2 m above the ground. If there is problem with access to the normal monitoring position, an alternative position may be chosen, and a correction to the measurements shall be made. For reference, a correction of +3 dB(A) shall be made to the free field measurements.
- (c) The battery condition was checked to ensure the correct functioning of the meter.
- (d) Parameters such as frequency weighting, the time weighting and the measurement time were set as follows:
 - Frequency weighting: A
 - Time weighting: Fast
 - Time measurement: Leq (30min) for noise monitoring
- (e) Prior to and after each noise measurement, the meter was calibrated using a Calibrator for 94.0 dB at 1000 Hz. If the difference in the calibration level before and after measurement was more than 1.0 dB, the measurement would be considered invalid and repeat of noise measurement would be required after recalibration or repair of the equipment.
- (f) The wind speed was checked with the portable wind meter before noise monitoring.
- (g) At the end of the monitoring period, the Leq, L90 and L10 were recorded. In addition, site conditions and noise sources were recorded on a record sheet.

4.1.6. Maintenance and Calibration

- (a) The microphone head of the sound level and calibrator would be cleaned with soft cloth regularly.
- (B) The noise monitoring equipment shall be calibrated annually.

CONSTRUCTION NOISE LEVEL

4.1.7. The construction noise level refers the corrected noise level based on the calculated difference between SPL of the Measured Noise Level and the SPL of the Baseline Noise Level. In the event of the Baseline Noise Level exceeds the Measured Noise Level, no correction would be applied and the Construction Noise Level would be indicated as below baseline noise level (<BL).

EVENT AND ACTION PLAN

4.1.8. Noise Standards for Daytime Construction Activities are specified under EIAO-TM. The Action and Limit levels for construction noise are defined in **Table 4.4** and [Appendix 4.1](#). Should non-compliance of the criteria occurs, action in accordance with the Event and Action Plan in [Appendix 6.1](#) shall be carried out.

Table 4.4 Action and Limit Level for Noise Monitoring

Time Period	Action Level	Limit Level
0700-1900 hrs on normal weekdays	When one documented complaint is received	75 dB

4.2 Air Monitoring

AIR QUALITY MONITORING STATIONS

4.2.1. The air monitoring stations for the Project are listed and shown in **Table 4.5** and [Figure 4.2](#).

Table 4.5 Air Monitoring Station

Monitoring Station ID	Location	Measurement
AMS1	House No. 15, Wai Loi Tsuen	1-hour TSP
AMS2	Fu Tei Au	1-hour TSP
AM1a	Site boundary of the Shek Wu Hui STW (East)	24-hour TSP
AM2a	Site boundary of the Shek Wu Hui STW (North)	24-hour TSP

AIR MONITORING PARAMETERS, FREQUENCY AND DURATION

4.2.2. 24-hour TSP shall be sampled at least once in every 6 days, while sampling for 1-hour TSP shall be at least 3 times in every 6 days when the highest dust impact takes place.

4.2.3. One-hour and 24-hour TSP levels should be measured to indicate the impacts of construction dust on air quality.

SAMPLING PROCEDURE AND MONITORING EQUIPMENT

4.2.4. 24-hour TSP Measuring Installation (HVS)

- (a) 0.6 – 1.7 m³ per minute adjustable flow range
- (b) Equipped with a timing / control device with +/- 5 minutes accuracy for 24 hours operation;
- (c) Installed with elapsed-time meter with +/- 2 minutes accuracy for 24 hours operation;
- (d) Capable of providing a minimum exposed area of 406 cm²;
- (e) Flow control accuracy: +/- 2.5% deviation over 24-hour sampling period;
- (f) Equipped with a shelter to protect the filter and sampler;
- (g) Incorporated with an electronic mass flow rate controller or other equivalent devices;
- (h) Equipped with a flow recorder for continuous monitoring;
- (i) Provided with a peaked roof inlet;
- (j) Incorporated with a manometer;
- (k) Able to hold and seal the filter paper to the sampler housing at horizontal position;
- (l) Easily changeable filter; and

(m) Capable of operating continuously for a 24-hour period

Initial calibration of dust monitoring equipment shall be conducted upon installation and thereafter at bi-monthly intervals. The transfer standard shall be traceable to the internationally recognized primary standard and be calibrated annually. All the data should be converted into standard temperature and pressure condition.

24-hour Measuring Procedures

- (a) Check the power supply to ensure the sampler works properly.
- (b) Remove the filter hold down by loosening the four nuts and carefully centre a new filter, with stamped number upward, on a supporting screen.
- (c) Properly align the filter on the screen so that the gasket will form an airtight seal on the outer edges of the filter.
- (d) Fasten the filter hold down frame to the filter holder with swing bolts. The pressure applied should be sufficient to avoid air leakage at the edges.
- (e) Close shelter lid and secure catch with the aluminum strip.
- (f) Record the flow indicator reading and determine the sampler flow rate. If it is outside the acceptable range, adjust the sampler flow rate.
- (g) Set the programmable timer and record the starting sampling time, weather condition and the filter identification number.
- (h) At the end of sampling, the filter was transferred from the filter holder of the HVS to a filter bag and sent to the accredited laboratory for weighing. The elapsed time was also recorded

4.2.5. 1-hour Measuring Procedures

Portable dust meter will be proposed and sufficient information will be submitted to IC (E) to prove that the instrument is capable of achieving a comparable result as that of the HVS and used for 1-hour sampling

- (a) Slide the power switch to turn the power on
- (b) Select the period of measurement to 60mins
- (c) Check and set the correct time
- (d) Select the appropriate unit display for the equipment
- (e) Collected the sampled data for analysis

The portable dust meter is calibrated at 2-years interval and checked with HVS yearly to determine the accuracy and validity of the results measured. The checking of portable dust meter will be carried out in order to determine the conversion factor between the portable dust meter and the standard equipment, HVS.

The calibration check is to be considered valid if the calculated correlation coefficient is >0.90.

4.2.6. Maintenance and Calibration

- (a) The direct reading dust meter was calibrated at 2-years interval and checked with High Volume Sampler (HVS) yearly to determine the accuracy and validity of the results measured.
- (b) Checking of direct reading dust meter will be carried out in order to determine the conversion factor between the direct reading dust meter and the standard equipment, HVS. The comparison check is to be considered valid based on correlation coefficient checked by HOKLAS laboratory

4.2.7. Laboratory measurement / analysis

- (a) A clean laboratory with constant temperature and humidity control, and equipped with necessary measuring and conditioning instruments to handle the dust samples collected, shall be available for sample analysis, and equipment calibration and maintenance. The laboratory should be HOKLAS accredited.
- (b) Filter paper of size 8" x 10" shall be labelled before sampling. It shall be a clean filter paper with no pinholes, and shall be conditioned in a humidity-controlled chamber for over 24 hours and be pre-weighed before use for the sampling.
- (c) After sampling, the filter paper loaded with dust shall be kept in a clean and tightly sealed plastic bag. The filter paper shall then be returned to the laboratory for reconditioning in the humidity-controlled chamber followed by accurate weighing by an electronic balance with readout down to 0.1 mg. The balance shall be regularly calibrated against a traceable standard.

4.2.8. High Volume Sampler (HVS – Model TE-5025A) completed with the appropriate sampling inlets were installed for the 24-hour TSP sampling. 1-hour TSP air quality monitoring was performed by using portable direct reading dust meters at each designated monitoring station. The brand and model of the equipment are given in **Table 4.6**.

Table 4.6 Air Quality Monitoring Equipment

Equipment	Brand and model	Series Number
Portable direct reading dust meter	Met One BT- 645 / Met One 831	R22586 Y23153 Y23160 X19299
High Volume Sampler	Tisch Total Suspended Particulate Mass Flow Controlled High Volume Air Sampler TE-5025A	HVS001 (Serial number: 0401-1105) HVS003 (Serial number: 1096-2305)
Wind Anemometer	YiGu	YGY-FSXY1

4.2.9. The calibration certificates of the air quality monitoring equipment are attached in [Appendix 4.2](#).

WIND DATA

4.2.10. Hong Wind data monitoring equipment was set up at roof floor (about 4/F) of the SWHSTW control room for logging wind speed and wind direction such that the wind sensors were clear of obstructions or turbulence caused by building. The wind data monitoring equipment was recalibrated at least once every six months and the wind directions were divided into 16 sections of 22.5 degrees each. The wind data obtained from the on-site wind station during the reporting period is provided in [Appendix 4.3](#).

EVENT AND ACTION PLAN

4.2.11. The Action and Limit Levels for construction air quality are defined in **Table 4.7** and [Appendix 4.1](#). Should non-compliance of the air quality criteria occur, action in accordance with the Event and Action Plan in Appendix 6.1 shall be carried out.

Table 4.7 Action and Limit Level for Air Quality Monitoring

Parameter	Monitoring Station	Action Level (μgm^{-3})	Limit Level (μgm^{-3})
24-hour TSP Level	Site boundary of the Shek Wu Hui STW (East)	189	260.0
	Site boundary of the Shek Wu Hui STW (North)	187	
1-hour TSP Level	House No. 15, Wai Loi Tsuen	320	500.0
	Fu Tei Au	322	

4.3. Ecological Monitoring

- 4.3.8. According to the Updated EM&A Manual, weekly transect at both high and low tides shall be undertaken to identify and enumerate all bird species utilising the river channels and identify any sources of actual or potential disturbance to birds due to construction activities throughout the construction period. [Appendix 4.1](#) shows the established Action/Limit Levels for ecological monitoring works.
- 4.3.9. The monitoring should be conducted by the ET and supervised by a qualified ecologist who will be a member of the ET.

MONITORING LOCATIONS

- 4.3.10. Transect and point count surveys were proposed within the 500m boundary of Ng Tung River, Sheung Yue River and Shek Sheung River of the assessment area. Three transects and seven-point count locations during high and low tides were applied. These locations are shown in [Figure 4.3](#) and summarized in [Table 4.8](#) The photo of each transect is provided in [Appendix 5.6](#).

Table 4.8 Ecological Monitoring Stations

Monitoring Stations	Descriptions	Influenced by Tidal Action
Transect T1	Along Ng Tung River	No
Point Count Location P1		
Point Count Location P2		
Transect T2		Yes
Point Count Location P3		
Point Count Location P4		
Point Count Location P5	At Shek Sheung River (Low-flow Channel)	No
Transect T3	Along Shek Sheung River & Sheung Yue River	Yes

Point Count Location P6	At Shek Sheung River	Yes
Point Count Location P7	At Intersection between Sheung Yue River and Shek Sheung River	Yes

MONITORING PARAMETERS, FREQUENCY AND DURATION

4.3.11. Monitoring surveys were conducted on a weekly basis at both high and low tides (it is considered high tide when tidal levels are above 1.5m and low tide when tidal level are below 1.5m at Tsim Bei Tsui Station). The magnitude of how much above or below 1.5m was subject to tidal conditions of that week as it varied throughout different times of the year. Nonetheless, the high and low tide relative to that week’s tidal condition were taken into consideration. The ecological monitoring schedule is shown in [Appendix 5.1](#).

MONITORING METHODOLOGY

4.3.12. Transect survey was undertaken along the concerned rivers (Ng Tung River, Sheung Yue River and Shek Sheung River) adjacent to proposed construction activities. As the sensitive receivers (large waterbirds) are easily visible and the surveyor has used auxiliary equipment such as camera(s) and binoculars (magnification 7-10x). The transect route only follows one bank of these rivers.

4.3.13. At point count locations, surveyors identified and recorded bird species which were seen or heard along the river channel. For each point count, surveyors quantitatively recorded all species seen and heard for the duration of five minutes up to the distance where birds were still detectable. All avifauna along the walk transect were recorded. Noticeable behaviours (e.g. breeding behaviours such as nesting and presence of recently fledged juveniles, roosting and feeding activities, etc.) were recorded as well.

4.3.14. Ornithological nomenclature used in report should follow *The Avifauna of Hong Kong* (Carey et al. (2001)), *The Birds of Hong Kong and South China* (Viney et al. (2005)) and the most recent updated list from other sources (e.g. Hong Kong Bird Watching Society).

4.3.15. Weather conditions, tidal information at the time of the survey and other noticeable activities occurring within or in the vicinity of the survey areas (e.g. ongoing routine drainage channel maintenance works and other human activities that could create disturbances to birds) were recorded

ANALYTICAL METHODOLOGY

4.3.16. The number and species of waterbirds utilizing the rivers fluctuate every day naturally. Therefore, the survey data were collectively analyzed on a monthly basis to increase the sample size and to reduce random error on one survey day. Since occurrence of waterbirds has distinctive seasonal pattern, the construction phase data for all waterbirds and representative waterbirds were compared with the baseline data for the respective month and season. The representatives of waterbirds are listed in **Table 4.9**.

Table 4.9 Representative Waterbirds

Species Name	Common Name	Chinese Name
<i>Egretta garzetta</i>	Little Egret	小白鷺
<i>Ardea cinerea</i>	Grey Heron	蒼鷺
<i>Ardeola bacchus</i>	Chinese Pond Heron	池鷺
<i>Phalacrocorax carbo</i>	Great Cormorant	普通鸕鶿
<i>Ardea alba</i>	Great Egret	大白鷺
<i>Bubulcus coromandus</i>	Eastern Cattle Egret	牛背鷺

4.3.17. When a decline in abundance of all or representative waterbird is identified, one-tailed Student t-test was adopted to statistically analyse whether the drop is significant. If the collected data for the reporting month fails to show no significant difference from that in the baseline phase at 95% confidence level, the action level will be triggered. Likewise, the limit level is set at 99% confidence level.

4.3.18. In addition, if important behaviours such as breeding, brooding, nesting and presence of recently fledged juveniles of species of conservation importance are observed, the Resident Engineer, Contractor and IEC should be notified immediately after the survey. The Contractor should review current construction programme and minimize disturbance due to construction activities

5 Monitoring Results

- 5.0.1 The environmental monitoring will be implemented based on the division of works areas of each designed projects. Overall layout showing work areas and monitoring stations is shown in [Figure 2.1](#) and [Figure 4.1 – 4.3](#) respectively.
- 5.0.2 The environment monitoring schedules for reporting month and coming month are presented in [Appendix 5.1](#).

5.1 Noise Monitoring Results

- 5.1.1 Noise monitoring results measured in this reporting period are reviewed and summarized. Details of noise monitoring results and graphical presentation can be referred in [Appendix 5.2](#).
- 5.1.2 No action or limit level exceedance was recorded in this reporting month.

5.2 Air Monitoring Results

- 5.2.1 Air quality monitoring results measured in this reporting period are reviewed and summarized. Details of air monitoring results and graphical presentation can be referred in [Appendix 5.3](#).
- 5.2.2 No action or limit level exceedance was recorded in this reporting month.

5.3 Ecology Monitoring Results

- 5.3.1 Details of ecological Monitoring results in the reporting month are provided in [Appendix 5.4](#).
- 5.3.2 No Action Level and Limit Level was triggered for ecological monitoring in the reporting month.
- 5.3.3 Site observation in the reporting month shows that construction activities are similar to previous months. However, moderate to High level of Construction noises from the Project Site were recorded during the monitoring. Although no Action Level and Limit Level was triggered, mitigation measures such as noise barrier in green and hoarding in green around the construction site near Sheung Yue River was recommended.
- 5.3.4 The monitoring work will continue next month to evaluate any construction impact on waterbirds .

5.4 Waste Management

5.4.1 The quantities of waste for disposal in the Reporting Period are summarized in **Table 5.1** to **5.4**. The Monthly Summary Waste Flow Table is shown in [Appendix 5.7](#). Whenever possible, materials were reused on-site as far as practicable.

Table 5.1 Summary of Quantities of Inert C&D Materials and C&D Wastes for Contract No. DC/2018/06

Waste Type	Quantity (Previous month)	Quantity (Reporting month)	Annual Cumulative Quantity (2021)
Hard Rock and Large Broken Concrete (Inert) (in '000m ³)	0	0	0
Reused in this Contract (Inert) (in '000m ³)	0	0	0.263
Reused in other Projects (Inert) (in '000m ³)	0	0	13.317
Disposal as Public Fill (Inert) (in '000m ³)	0.685	1.612	9.809
Metals (in '000kg)	0	0	10.334
Paper / Cardboard Packing (in '000kg)	0.009	0.007	0.038
Plastics (in '000kg)	0	0	0.049
Chemical Wastes (in '000kg)	0	0	0
General Refuses (in '000m ³)	0.116	0.132	0.751

Table 5.2 Summary of Quantities of Inert C&D Materials and C&D Wastes for Contract No. DC/2018/07

Waste Type	Quantity (Previous month)	Quantity (Reporting month)	Annual Cumulative Quantity (2021)
Hard Rock and Large Broken Concrete (Inert) (in '000m ³)	0	0	0
Reused in this Contract (Inert) (in '000m ³)	0	0	0
Reused in other Projects (Inert) (in '000m ³)	1.738	0.410	2.779
Disposal as Public Fill (Inert) (in '000m ³)	3.105	3.175	24.564
Metals (in '000kg)	1.51	0	127.64
Paper / Cardboard Packing (in '000kg)	0.002	0.006	0.031
Plastics (in '000kg)	0	0	0.052
Chemical Wastes (in '000kg)	0	0	0
General Refuses (in '000m ³)	0.006	0.014	0.133

Table 5.3 Summary of Quantities of Inert C&D Materials and C&D Wastes for Contract No. DE/2018/03

Waste Type	Quantity (Previous month)	Quantity (Reporting month)	Annual Cumulative Quantity (2021)
Hard Rock and Large Broken Concrete (Inert) (in '000kg)	0	0	0
Reused in this Contract (Inert) (in '000kg)	0	0	0
Reused in other Projects (Inert) (in '000kg)	0	0	0

Waste Type	Quantity (Previous month)	Quantity (Reporting month)	Annual Cumulative Quantity (2021)
Disposal as Public Fill (Inert) (in '000kg)	98.65	93.19	1249.16
Metals (in '000kg)	16.4	0	16.4
Paper / Cardboard Packing (in '000kg)	0.11	0	0.351
Plastics (in '000kg)	0.005	0	0.012
Chemical Wastes (in '000kg)	0	0	0
General Refuses (in '000kg)	0	6.1	12.23

Table 5.4 Summary of Quantities of Inert C&D Materials and C&D Wastes for Contract No. DE/2018/04

Waste Type	Quantity (Previous month)	Quantity (Reporting month)	Annual Cumulative Quantity (2021)
Hard Rock and Large Broken Concrete (Inert) (in '000kg)	0	0	0
Reused in this Contract (Inert) (in '000kg)	0	0	100
Reused in other Projects (Inert) (in '000m ³)	0	0	0
Disposal as Public Fill (Inert) (in '000m ³)	0	0	322.36
Metals (in '000kg)	0	0	0
Paper / Cardboard Packing (in '000kg)	0	0	0
Plastics (in '000kg)	0	0	0



Waste Type	Quantity (Previous month)	Quantity (Reporting month)	Annual Cumulative Quantity (2021)
Chemical Wastes (in '000kg)	0	0	0
General Refuses (in '000kg)	3.06	0	21.62

6 Compliance Audit

6.1.1 The Event Action Plan for construction noise, air quality and ecological monitoring are presented in [Appendix 6.1](#).

6.1.2 The summary of exceedance is presented in [Appendix 6.2](#).

6.2 Noise Monitoring

6.2.1 No action or limit level exceedance was recorded in this reporting period.

6.3 Air Quality Monitoring

6.3.1 No action or limit level exceedance was recorded in this reporting period.

6.4 Ecological Monitoring

6.4.1 No Action Level and Limit Level was triggered for ecological monitoring in the reporting month.

6.5 Review of the Reasons for and the Implications of Non-compliance

6.5.1 No environmental non-compliance was recorded in the reporting month.

6.6 Summary of action taken in the event of and follow-up on non-compliance

6.6.1 There was no particular action taken since no non-compliance was recorded in the reporting period.

7 Environmental Site Audit

- 7.0.1. Within this reporting month, weekly environmental site audits were conducted on 6, 7, 14, 15, 21 and 28 December 2021. Biweekly landscape site audits were conducted on 14 (DE/2018/03 & DE/2018/04), 15 (DC/2018/06 & DC/2018/07) and 28 December 2021.. IEC attended the joint site inspection on 28 December 2021.
- 7.0.2. No non-compliance was found during the environmental site inspection while reminders on environmental measures were recommended. Results and findings of these inspections in this reporting month are listed below in **Table 7.1 to 7.4**.

Table 7.1 Summary of Environmental Inspections of Contract No. DC/2018/06

Item	Date	Reminder(s)/ Observation(s)	Action taken by Contractor	Outcome
20211206_1	6 Dec 2021	The Contractor (DC/2018/06) was requested to provide and extend the solid dull green barrier fences with 2m next to Ng Tung River under EP condition 2.7.	In progress	Keep in review next month

Table 7.2 Summary of Environmental Inspections of Contract No. DC/2018/07

Item	Date	Reminder(s)/ Observation(s)	Action taken by Contractor	Outcome
20211215_2	15 Dec 2021	The Contractor (DC/2018/07) was reminded to implement proper dust mitigation measures for the uncovered stockpile.	As observed on 21 Dec 2021, the stockpile issue was mitigated.	Rectified
20211215_3	15 Dec 2021	The Contractor (DC/2018/07) was requested to provide 2m solid dull green barrier fences next to Shek Sheung River.	As observed on 7 Jan 2022, the barrier fences issue was rectified.	Rectified
20211221_2	21 Dec 2021	The Contractor (DC/2018/07) was reminded to prevent muddy surface runoff entering the public drainage system by adopting measures like providing sandbags.	As observed on 28 Dec 2021, surface runoff issue was mitigated.	Rectified

Table 7.3 Summary of Environmental Inspections of Contract No. DE/2018/03

Item	Date	Reminder(s)/ Observation(s)	Action taken by Contractor	Outcome
20211214_2	14 Dec 2021	The Contractor (DE/2018/03) was requested to provide 2m solid dull green barrier fences at the project site next to Shek Sheung River.	As observed on 4 Jan 2022, the barrier fences issue was rectified.	Rectified
20211214_2	21 Dec 2021	The contractor was reminded to provide acoustic material for the operating breaking tip	As observed on 4 Jan 2022, acoustic canvas was provided.	Rectified

Table 7.4 Summary of Environmental Inspections of Contract No. DE/2018/04

Item	Date	Reminder(s)/ Observation(s)	Action taken by Contractor	Outcome
-	-	-	-	-

- 7.0.3. With reference to the EP condition 2.7, erection of 2m solid dull green site barrier fences around active work sites is needed to minimize ecological impacts. The updated details and conditions of site barrier is presented in [Appendix 7.1](#).
- 7.0.4. Dust and noise mitigation measures for construction activities is shown in [Appendix 7.2](#).

8. Complaints, Notification of Summons and Prosecution

- 8.0.1. No environmental complaint, notification of summons and successful prosecution regarding construction works was recorded in the reporting period.
- 8.0.2. The details environmental complaints for the Project are summarized by complaint log in [Appendix 8.1](#).
- 8.0.3. Cumulative statistics on complaints and successful prosecutions are summarized in **Table 8.1** and **Table 8.2** respectively.

Table 8.1 Cumulative Statistics on Complaints in the Reporting Month

Reporting Period	No. of Complaints
Commencement works (Feb 2018) to last reporting month	3
December 2021	0
Total	3

Table 8.2 Cumulative Statistics on Successful Prosecutions

Environmental Parameters	Cumulative no. Brought Forward	No. of Successful Prosecutions this month (Offence Date)	Cumulative No. Project-to-Date
Air	-	0	0
Noise	-	0	0
Water	-	0	0
Waste	-	0	0
Total	-	0	0

9. Conclusion

- 9.0.1. The EM&A programme was carried out in accordance with the EM&A Manual requirements, minor alterations to the programme proposed were made in response to changing circumstances.
- 9.0.2. Mitigation measures according to the environmental mitigation implementation schedule and the EIA were generally implemented by the Contractor. Hence, the EM&A programme was considered effective and shall be maintained.
- 9.0.3. The scheduled construction activities and the recommended mitigation measures for the coming 3 months are listed in **Table 9.1**. The construction programmes of individual activities are provided in [Appendix 9.1](#).

Table 9.1 Construction Activities and Recommended Mitigation Measures in Coming Reporting 3 Months

Contract No.	Key Construction Works	Recommended Mitigation Measures
DC/2018/06	<ul style="list-style-type: none"> • RC works • Excavation works • Sewerage and drainage works • ELS works • Backfilling • ABWF works 	<ul style="list-style-type: none"> • Implement proper dust mitigation measures on dusty surface and stockpiles • Implement proper measures to prevent excavated material, silt or debris being deposited or washed into existing drainage systems and waterbodies • Implement proper noise mitigation measures to prevent potential noise nuisances to nearby sensitive receivers, especially screening noise during piling related activities • Provision of protection to ensure no runoff out of site area or direct discharge into public drainage system • Good site practices should be adopted to check for any accumulation of waste materials on site and dispose waste materials at designated areas. • Segregate and store different types of waste to enhance reuse or recycling of materials and their proper disposal
DC/2018/07	<ul style="list-style-type: none"> • ELS works 	<ul style="list-style-type: none"> • Implement proper dust mitigation measures


Contract No.	Key Construction Works	Recommended Mitigation Measures
	<ul style="list-style-type: none"> • R.C. Structure works • Pre-bored H piles • Sheetpile Installation • Demolition works • Excavation • E&M installation and T&C works • ABWF works & BS works 	<ul style="list-style-type: none"> • on dusty surface and stockpiles • Implement proper measures to prevent excavated material, silt or debris being deposited or washed into existing drainage systems and waterbodies • Implement proper noise mitigation measures to prevent potential noise nuisances to nearby sensitive receivers, especially screening noise during piling related activities • Provision of protection to ensure no runoff out of site area or direct discharge into public drainage system • Good site practices should be adopted to check for any accumulation of waste materials on site and dispose waste materials at designated areas. • Segregate and store different types of waste to enhance reuse or recycling of materials and their proper disposal
DE/2018/03	<ul style="list-style-type: none"> • ELS (Sidestream Treatment Facilities) • Installation of EOT at UV • AFA and MFA System Installation • Penstock and Stoplog Installation • Effluent Pump Installation • UV System Installation • Electrical Installation for UV System No.1 Effluent TPS & Effluent Lift-up PS 	<ul style="list-style-type: none"> • Implement proper dust mitigation measures on dusty surface and stockpiles • Implement proper noise mitigation measures to prevent potential noise nuisances to nearby sensitive receivers, especially screening noise during piling related activities • Good site practices should be adopted to check for any accumulation of waste materials on site and dispose waste materials at designated areas. • Segregate and store different types of waste to enhance reuse or recycling of materials and their proper disposal
DE/2018/04	<ul style="list-style-type: none"> • Testing and Commission 	<ul style="list-style-type: none"> • Good site practices should be adopted to

Contract No.	Key Construction Works	Recommended Mitigation Measures
	<p>of Temporary Filtrate Equalisation Tank.</p> <ul style="list-style-type: none"> • Testing and Commission of Existing Primary Sedimentation Tank No. 4 & 6. • Testing and Commission of Temporary Primary Sludge Thickener and its accessories 	<p>check for any accumulation of waste materials on site and dispose waste materials at designated areas.</p> <ul style="list-style-type: none"> • Segregate and store different types of waste to enhance reuse or recycling of materials and their proper disposal.



Figure 2.1

Project Layout




LEGEND			
W1	INLET WORKS	A1	AIR BLOWER HOUSE
W2	PRIMARY SEDIMENTATION TANK	A2	DEODORIZATION SYSTEM
W3	MBR PRETREATMENT SCREEN	A3	GAS HOLDING TANK
W4	BIOREACTOR	A4	COMBINED HEAT & POWER BUILDING
W5	MEMBRANE BUILDING	A5	WASTE GAS BURNER
W6	MBBR BUILDING	A6	UV SYSTEM
W7	DAF BUILDING	A7	ADMINISTRATION BUILDING
W8	FLOCCULATION TANK	A8	BCM DEPOT
W9	DISC FILTER	A9	CHEMICAL STORE
S1	SLUDGE DIGESTER	A10	E&M WORKSHOP
S2	SLUDGE DEWATERING BUILDING	A11	CAR PARK
S3	SIDESTREAM TREATMENT FACILITY	A12	AREA RESERVED FOR CLPP
S4	THERMAL HYDROLYSIS PRETREATMENT FACILITY	A13	E&I WORKSHOP
S5	SLUDGE SKIP BUILDING	A14	E&M STORAGE AREA
S6	AREA RESERVED FOR CO-DIGESTION RECEPTION AREA	A15	LABORATORY
		A16	CONTROL BUILDING
		A17	ELECTRICAL ROOM
		A18	E&I STORE ROOM
		- - - - - SITE BOUNDARY OF SWHSTW FURTHER EXPANSION - - - - - SITE BOUNDARY OF EXISTING SWHSTW - - - - - WORK DONE BY ADVANCE WORKS CONTRACT	

Shek Wu Hui Effluent Polishing Plant
 General Site Layout of SWHEPP

SCALE	As Shown	DATE	SEP 2019
CHECK	JM	DRAWN	SY
JOB No.		FIGURE NO.	1.1
		REV	-

Figure 2.2


Project Organization Chart



Shek Wu Hui Effluent Polishing Plant - Project Organisation For Environmental Monitoring and Audit	SCALE	N.T.S.	DATE	Sep 2019
	CHECK	JW	DRAWN	SY
	JOB NO.		FIGURE NO.	1.2

Figure 4.1

Locations of Noise Monitoring Stations



LEGEND



Site Boundary of Shek Wu Hui Effluent Polishing Plant - Main Work Stage 1



Noise Monitoring Stations

Shek Wu Hui Effluent Polishing Plant


Location of Noise Monitoring Stations

SCALE	1:4000 A4	DATE	SEP 2019	
CHECK	JM	DRAWN	SY	
JOB No.	MA19019	FIGURE NO.	3	REVISION
				-

DATE	SEP 2019	
DRAWN	SY	
FIGURE NO.	3	REVISION
		-

Figure 4.2

Locations of Air Quality Monitoring Stations




Shek Wu Hui Effluent Polishing Plant -
Location of Air Quality Monitoring Stations

SCALE	1:400 A4	DATE	SEP 2019	
CHECK	JM	DRAWN	SY	
JOB No.		FIGURE NO.	2	REVISION
				-

Figure 4.3

Locations of Ecological Monitoring Stations



- Legend**
- - - Project Site Boundary
 - - - Walk Transects
 - Point Count Locations

PREPARED BY
Lam Environmental Services Limited
 19/F Remex Centre
 42 Wong Chuk Hang Road,
 Hong Kong
 Telephone: (852) 2882-3939
 Facsimile: (852) 2882-3331
 E-mail: info@lamenviro.com
 Website: <http://www.lamenviro.com>


CONTRACT NO.
SPW 12/2021

PROJECT TITLE
**Shek Wu Hui Effluent Polishing
 Plant - Main Works
 Survey Location for Ecological
 Monitoring**

SCALE 1:7500@A4	DATE Sept 2021
---------------------------	--------------------------

DRAWN BY AL	CHECK BY MC
-----------------------	-----------------------

FIGURE NO. 1	REVISION NO. -
------------------------	--------------------------






Appendix 2.1


Layout plan of construction activities

Portion C

DC/2018/06



Portion A



Boundary Wall
- RC works
- No PMEs used


132kV Primary Substation
- ABWF works
- PMEs: hand tools

San Wan Road
- Road works
- PME: 1 excavator


San Wan Road
- Connection of manhole
- PME: 1 excavator

Portion B

DC/2018/07



Plot File by: GuoX 26/03/2019 PATH: P:\PROJECTS\60427128\Drawing\Contract\C21000\C2_00_1001.dwg
 Project Management Initials: Designer: KYTM Checked: TLST Approved: ELIM ISO A1 594mm x 841mm



DE/2018/03

FU TEL AU

SHEUNG SHUI HEUNG

SHEUNG SHUI SLAUGHTER HOUSE

UV System No.1
 Installation of EOT at UVP
 AFA and MFA System Installation
 Penstock and Stoplog Installation
 Effluent Pump Installation
 UV System Installation
 Electrical Installation for UV System No.1 Effluent TPS & Effluent Lift-up PS
 PME: Generator X1

Sidestream ELS
 PME: Excavator X3

NOTES:

1. DRAWINGS ARE NOT TO BE SCALED. ALL DIMENSIONS SHALL BE VERIFIED ON SITE PRIOR TO COMMENCEMENT OF CONSTRUCTION.
2. ALL LEVELS SHOWN ARE IN METERS AND REFER TO THE PRINCIPAL DATUM.
3. ALL CO-ORDINATES ARE IN ACCORDANCE WITH H.K. (1980) GEODETIC DATUM.
4. ALL DIMENSIONS ARE IN MILLIMETERS UNLESS OTHERWISE STATED.
5. ALL DETAILS SHOWING THE EXISTING CONDITIONS OF THE SITE INCLUDING ALL GROUND, STRUCTURES, ROAD, SERVICES, ETC. ARE INDICATIVE ONLY.
6. THE LOCATION, ORIENTATIONS, ALIGNMENT, SIZES, LEVELS AND DETAILS OF THE SEWAGE AND DRAINAGE WORKS, INCLUDING THE PIPES CONNECTION, MANHOLES, EXISTING PIPES TO BE CONNECTED, EXISTING MANHOLES TO BE MODIFIED, THE CONSTRUCTION METHOD SHOWN ON THIS SET OF DRAWINGS ARE INDICATIVE AND FOR TENDER PURPOSE ONLY.
7. EXACT TIE-IN WITH EXISTING FEATURES SHALL BE AGREED WITH THE SUPERVISOR.

LEGEND:

- SITE BOUNDARY
- ① UV SYSTEM NO. 1 & EFFLUENT PUMPING STATION NO. 1
- ② SLUDGE DEWATERING BUILDING
- ③ COMBINED HEAT & POWER BUILDING
- ④ SLUDGE DIGESTER
- ⑤ WORKSHOP NO. 2
- ⑥ THERMAL HYDROLYSIS PRETREATMENT FACILITIES
- ⑦ BIOGAS HOLDING TANKS
- ⑧ WASTE GAS BURNER
- ⑨ SEWAGE PUMPING STATION
- ⑩ FERRIC CHLORIDE DOSING FACILITIES
- ⑪ WATER METER CABINET
- ⑫ H2S REMOVAL SYSTEM
- ⑬ UNDERPASS (PART)
- ⑭ GUARD HOUSE
- ⑮ TRANSFORMER AND SWITCHROOM
- ⑯ FIRE HYDRANT AND BOOSTER PUMP ROOM
- ⑰ DEODORIZATION SYSTEM NO. 11
- ⑱ DEODORIZATION SYSTEM NO. 12
- ⑳ PLANT SERVICES WATER SYSTEM
- ㉑ THP COOLERS PUMPING STATION
- ㉒ SIDESTREAM TREATMENT FACILITIES
- ㉓ SURPLUS ACTIVATED SLUDGE PUMPING STATION
- ㉔ EXISTING CONSOLIDATION HOUSE



PROJECT
 SHEK WU HUI EFFLUENT POLISHING PLANT

CONTRACT TITLE
 SHEK WU HUI EFFLUENT POLISHING PLANT - MAIN WORKS STAGE 1 - SIDESTREAM TREATMENT FACILITIES AND E&M WORKS FOR SLUDGE TREATMENT FACILITIES

CLIENT
 渠務署
 Drainage Services Department

CONSULTANT
 AECOM Asia Company Ltd.
 www.aecom.com

SUB-CONSULTANTS
 分判工程師/顧問公司

ISSUE/REVISION

NO.	DATE	DESCRIPTION	CHK.
1	MAR. 19	TENDER DRAWING	TLST

SCALE
 A1 1:1000

DIMENSION UNIT
 METRES

KEY PLAN

PROJECT NO.
 60427128

CONTRACT NO.
 DE/2018/03

SHEET TITLE
 SHEK WU HUI EFFLUENT POLISHING PLANT GENERAL LAYOUT PLAN

SHEET NUMBER
 60427128/C2/00/1001


This drawing has been prepared for the use of AECOM's client. It may not be used, modified, reproduced or relied upon by third parties, except as agreed by AECOM or as required by law. AECOM accepts no responsibility, and denies any liability whatsoever, to any party that uses or relies on this drawing without AECOM's express written consent. All measurements must be obtained from the scaled dimensions.

DE/2018/04

830400 E

830200 E

841500 N



- 10 CHEMICAL SYSTEM NO. 1
- 11 EMERGENCY GENERATOR HOUSE
- 12 FS AND SPRINKLER PUMP ROOM
- 13 CHEMICAL SYSTEM NO. 2
- 14 TEMPORARY FILTRATE LIFTING WELL AND EQUALISATION TANK
- 15 EXISTING PRIMARY SEDIMENTATION TANK NO.4
- 16 EXISTING PRIMARY SEDIMENTATION TANK NO.6
- 17 EXISTING SLUDGE PRESS HOUSE
- 18 EXISTING MBR FACILITIES BUILDING NO.1
- 19 STREET FIRE HYDRANT PUMP ROOM
- 20 FLOWMETER CHAMBER NO.1
- 21 FLOWMETER CHAMBER NO.2
- 22 FLOWMETER CHAMBER NO.3
- 23 FLOWMETER CHAMBER NO.4
- 24 GATE VALVE CHAMBER NO.1
- 25 GATE VALVE CHAMBER NO.2
- 26 GATE VALVE CHAMBER NO.3
- 27 PLUG VALVE CHAMBER NO.1
- 28 PLUG VALVE CHAMBER NO.2
- 29 EXISTING MAIN POWER HOUSE
- 30 RELOCATED DEODORISATION SYSTEM

NOTES:

1. DRAWINGS ARE NOT TO BE SCALED. ALL DIMENSIONS SHALL BE VERIFIED ON SITE PRIOR TO COMMENCEMENT OF CONSTRUCTION.
2. ALL LEVELS SHOWN ARE IN METERS AND REFER TO THE PRINCIPAL DATUM.
3. ALL CO-ORDINATES ARE IN ACCORDANCE WITH H.K. (1980) GEODETIC DATUM.
4. ALL DIMENSIONS ARE IN MILLIMETERS UNLESS OTHERWISE STATED.
5. ALL DETAILS SHOWING THE EXISTING CONDITIONS OF THE SITE INCLUDING ALL GROUND, STRUCTURES, ROAD, SERVICES, ETC. ARE INDICATIVE ONLY.
6. THE LOCATION, ORIENTATIONS, ALIGNMENT, SIZES, LEVELS AND DETAILS OF THE SEWAGE AND DRAINAGE WORKS, INCLUDING THE PIPES CONNECTION, MANHOLES, EXISTING PIPES TO BE CONNECTED, EXISTING MANHOLES TO BE MODIFIED, THE CONSTRUCTION METHOD SHOWN ON THIS SET OF DRAWINGS ARE INDICATIVE AND FOR TENDER PURPOSE ONLY.
7. EXACT TIE-IN WITH EXISTING FEATURES SHALL BE AGREED WITH THE SUPERVISOR.

- LEGEND:**
- 1 SITE BOUNDARY
 - 2 INLET WORKS NO.1
 - 3 PRIMARY SEDIMENTATION TANKS NO.1 - 4
 - 4 BIOREACTOR NO. 2A & 2B
 - 5 MEMBRANE FACILITIES BUILDING NO.2
 - 6 TEMPORARY CHEMICAL DOSING SYSTEM
 - 7 DEODORISATION SYSTEM NO.1
 - 8 DEODORISATION SYSTEM NO.2A
 - 9 DEODORISATION SYSTEM NO.3A
 - 10 DEODORISATION SYSTEM NO.3B

AECOM

PROJECT
 SHEK WU HUI EFFLUENT POLISHING PLANT

CONTRACT TITLE
 SHEK WU HUI EFFLUENT POLISHING PLANT - MAIN WORKS STAGE 1 - E&M WORKS FOR SEWAGE TREATMENT FACILITIES

CLIENT
 渠務署
 Drainage Services Department

CONSULTANT
 土庫顧問公司
 AECOM Asia Company Ltd.
 www.aecom.com

SUB-CONSULTANTS
 分判工程師有限公司

ISSUE/REVISION

REV	DATE	DESCRIPTION	CHK.
B	AUG. 19	TENDER ADDENDUM NO. 3	TLST
A	JUL. 19	TENDER ADDENDUM NO. 2	TLST
-	APR. 19	TENDER DRAWING	TLST

STATUS
 階段

SCALE
 比例
 A1 1 : 1000

DIMENSION UNIT
 尺寸單位
 METRES

KEY PLAN
 索引圖

PROJECT NO.
 項目編號
 60427128

CONTRACT NO.
 合約編號
 DE/2018/04

SHEET TITLE
 圖紙名稱
 GENERAL LAYOUT PLAN

SHEET NUMBER
 圖紙編號
 60427128/C4/00/1001B

Use of Key PME: 0

Temporary Primary Sludge Thickener
 Testing and Commission of Temporary Primary Sludge Thickener and its accessories.

Use of key pme: 0

This drawing has been prepared for the use of AECOM's client. It may not be used, modified, reproduced or relied upon by third parties, except as agreed by AECOM or as required by law. AECOM accepts no responsibility, and denies any liability whatsoever, for any party that uses or relies on this drawing without AECOM's express written consent. Do not scale this document. All measurements must be obtained from the stated dimensions.



Appendix 3.1

Environmental Mitigation Implementation Schedule

Appendix 3.1 Environmental Mitigation Implementation Schedule

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	What requirements or standards for the measure to achieve	Remark
Air Quality Monitoring							
S2.4.1.3	Dust suppression measures stipulated in the Air Pollution Control (Construction Dust) Regulation and good site practices:						
	<ul style="list-style-type: none"> Any excavated or stockpile of dusty material should be covered entirely by impervious sheeting or sprayed with water to maintain the entire surface wet and then removed or backfilled or reinstated where practicable within 24 hours of the excavation or unloading; 	To minimize the dust impact	Contractor	Work Sites	Construction phase of Main Works Stage 1, Stage 2 and Stage 3	Air Pollution Control Ordinance (APCO) and Air Pollution Control (Construction Dust)	^
	<ul style="list-style-type: none"> Any dusty material remaining after a stockpile is removed should be wetted with water and cleared from the surface of roads; 						^
	<ul style="list-style-type: none"> A stockpile of dusty material should not be extended beyond the pedestrian barriers, fencing or traffic cones; 						^
	<ul style="list-style-type: none"> The load of dusty materials on a vehicle leaving a construction site should be covered entirely by impervious sheeting to ensure that the dusty materials do not leak from the vehicle; 						^
	<ul style="list-style-type: none"> Where practicable, vehicle washing facilities with high pressure water jet should be provided at every discernible or designated vehicle exit point. The area where vehicle washing takes place and the road section between the washing facilities and the exit point should be paved with concrete, bituminous materials or hardcores; 						

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	What requirements or standards for the measure to achieve	Remark
	<ul style="list-style-type: none"> When there are open excavation and reinstatement works, hoarding of not less than 2.4m high should be provided as far as practicable along the site boundary with provision for public crossing. Good site practice shall also be adopted by the Contractor to ensure the conditions of the hoardings are properly maintained throughout the construction period. 						^
	<ul style="list-style-type: none"> The portion of any road leading only to construction site that is within 30m of a vehicle entrance or exit should be kept clear of dusty materials; 						^
	<ul style="list-style-type: none"> Surfaces where any pneumatic or power-driven drilling, cutting, polishing or other mechanical breaking operation takes place should be sprayed with water or a dust suppression chemical continuously; 						^
	<ul style="list-style-type: none"> Any area that involves demolition activities should be sprayed with water or a dust suppression chemical immediately prior to, during and immediately after the activities so as to maintain the entire surface wet; 						^
	<ul style="list-style-type: none"> Where a scaffolding is erected around the perimeter of a building under construction, effective dust screens, sheeting or netting should be provided to enclose the scaffolding from the ground floor level of the building, or a canopy should be provided from the first floor level up to the highest level of the scaffolding; 						^
	<ul style="list-style-type: none"> Any skip hoist for material transport should be totally enclosed by impervious sheeting; 						^
	<ul style="list-style-type: none"> Every stock of more than 20 bags of cement or dry pulverised fuel ash (PFA) should be covered entirely by impervious sheeting or placed in an area sheltered on the top and the 3 sides; 						^
	<ul style="list-style-type: none"> Cement or dry PFA delivered in bulk should be stored in a closed silo fitted with an audible high level alarm which is interlocked with the material filling line and no overfilling is allowed; 						^

	<ul style="list-style-type: none"> • Loading, unloading, transfer, handling or storage of bulk cement or dry PFA should be carried out in a totally enclosed system or facility, and any vent or exhaust should be fitted with an effective fabric filter or equivalent air pollution control system; and 						^
	<ul style="list-style-type: none"> • Exposed earth should be properly treated by compaction, turfing, hydroseeding, vegetation planting or sealing with latex, vinyl, bitumen, shortcrete or other suitable surface stabiliser within six months after the last construction activity on the construction site or part of the construction site where the exposed earth lies 						^

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	What requirements or standards for the measure to achieve	Remark
Noise Impact							
S3.4.1.1	Use of movable barrier, enclosure, acoustic mat and quiet plant. Use of wooden frames barrier with a small-cantilevered upper portion of superficial density not less than 14kg/m ² on a skid footing with 25mm thick internal sound absorptive lining.	To minimize construction noise impact arising from the Project at the affected noise sensitive receivers (NSRs)	Contractor	Work Sites	Construction phase of Main Works Stage 1, Stage 2 and Stage 3	EIAO-TM, Noise Control Ordinance (NCO)	^
S3.4.1.2	<p>Good Site Practice:</p> <ul style="list-style-type: none"> • Only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction program. • Silencers or mufflers on construction equipment should be utilized and should be properly maintained during the construction program. • Mobile plant, if any, should be sited as far away from NSRs as possible. • Machines and plant (such as trucks) that may be in intermittent use should be shut down between works periods or should be throttled down to a minimum. • Plant known to emit noise strongly in one direction should, wherever possible, be orientated so that the noise is directed away from the nearby NSRs. • Material stockpiles and other structures should be effectively utilized, wherever practicable, in screening noise from on-site construction activities. 	To minimize construction noise impact arising from the Project at the affected NSRs	Contractor	Work Sites	Construction phase of Main Works Stage 1, Stage 2 and Stage 3	EIAO-TM, NCO	^ * ^ ^ ^ ^

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	What requirements or standards for the measure to achieve	Remark
Ecological Impact							
S4.2.1.1	Solid dull green noise/visual barriers of at least 2m high shall be erected and maintained between active works area and all areas of ecological importance.	Minimize noise and human disturbances during construction phase.	Contractor	Work Sites	Construction phase of Main Works Stage 1, Stage 2 and Stage 3	EIAO-TM	^
S4.2.1.2	Avoid unnecessary lighting.	Minimize mortality impacts on birds.	Design / Contractor/ Plant Operator	Work Sites	Construction and operation phase of Main Works Stage 1, Stage 2 and Stage 3	EIAO-TM	^
S4.2.1.3	Good construction site practice to minimise dust generation should be followed on all construction sites. Measures to avoid, minimise and mitigate impacts on air quality are detailed in this schedule.	Minimize dust generation from construction sites.	Contractor	Work Sites	Construction phase of Main Works Stage 1, Stage 2 and Stage 3	EIAO-TM	^
S4.2.1.4	The following measures to avoid, minimise and mitigate impact on water quality during construction phase shall be implemented						
	<ul style="list-style-type: none"> Temporary sewerage and drainage to be designed and installed to collect wastewater and prevent it from entering water bodies; 	Avoid, minimise and mitigate impact on water quality	Contractor	Work Sites	Construction phase of Main Works Stage 1, Stage 2 and Stage 3	EIAO-TM	^
	<ul style="list-style-type: none"> Proper locations well away from nearby water bodies should be used for temporary storage of materials (i.e. equipment, filling materials, chemicals and fuel) and temporary stockpiles of construction debris and spoil, and these should be identified before commencement of works; 						^
	<ul style="list-style-type: none"> To prevent muddy water entering nearby water bodies, work sites close to nearby water bodies should be isolated, using such items as sandbags or silt curtains with lead edge at bottom and properly supported props. Other protective measures should also be taken to ensure that no pollution or siltation occurs to the water gathering grounds of the work sites; 						^

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	What requirements or standards for the measure to achieve	Remark
	<ul style="list-style-type: none"> Vehicles containing any excavated materials should be suitably covered to limit potential dust emissions or contaminated run-off, and truck bodies and tailgates should be sealed to prevent discharge during transport or during wet season; 						^
	<ul style="list-style-type: none"> Speed control for the trucks carrying contaminated materials should be enforced; 						^
	<ul style="list-style-type: none"> Vehicle wheel washing facilities at construction sites' exit points should be established and used, where necessary; and 						^
	<ul style="list-style-type: none"> Other measures as detailed in this schedule. 						^

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	What requirements or standards for the measure to achieve	Remark
Water Quality Impact							
S5.2.2.1	Construction Site Runoff Practices and measures provided in the Practice Note for Professional Persons on Construction Site Drainage, (PROPECC PN1/94) should be followed where applicable.	Control construction runoff	Contractors	Work Sites	Construction phase of Main Works Stage 1, Stage 2 and Stage 3	EIAO-TM, WPCO, EIAO	^
S5.2.2.2 – S5.2.2.3	Sewage from Workforce <ul style="list-style-type: none"> Portable chemical toilets and sewage holding tanks should be provided for handling the construction sewage generated by the workforce. A licensed Contractor should be employed to provide appropriate and adequate portable toilets and be responsible for appropriate disposal and maintenance; Notices should be posted at conspicuous locations to remind the workers not to discharge any sewage or wastewater into the nearby environment during the construction phase of the Project. Regular environmental audit on construction site should be conducted in order to provide an effective control of any malpractices and achieve continual improvement of environmental performance on site. It is anticipated that sewage generation during the construction phase of the Project would not cause water quality impact after undertaking all required measures 	Handling of site sewage	Contractors	Work Sites	Construction phase of Main Works Stage 1, Stage 2 and Stage 3	EIAO-TM, WPCO, EIAO	^ ^

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	What requirements or standards for the measure to achieve	Remark
Waste Management							
S6.2.2.1	<p>Good Site Practices and Waste Reduction Measures</p> <ul style="list-style-type: none"> Nomination of an approved person, such as a site manager, to be responsible for the implementation of good site practices, arrangements for collection and effective disposal to an appropriate facility, of all wastes generated at the site; Training of site personnel in site cleanliness, appropriate waste management procedures and concepts of waste reduction, reuse and recycling; Provision of sufficient waste disposal points and regular collection for disposal; Appropriate measures to minimise windblown litter and dust during transportation of waste by either covering trucks or by transporting wastes in enclosed containers; Regular cleaning and maintenance programme for drainage systems, sumps and oil interceptors; An Environmental Management Plan (EMP) should be prepared by the contractor and submitted to the Supervisor for approval. 	Minimize waste generation during construction	Contractors	Work Sites	Construction phase of Main Works Stage 1, Stage 2 and Stage 3	Waste Disposal Ordinance (WDO)	<p>*</p> <p>^</p> <p>^</p> <p>^</p> <p>^</p> <p>^</p>
S6.2.3.1	<p>Waste Reduction Measures</p> <ul style="list-style-type: none"> Segregate and store different types of waste in different containers, skip or stockpiles to enhance reuse or recycling of materials and their proper disposal; Proper storage and site practices to minimize the potential for damage and contamination of construction materials; Plan and stock construction materials carefully to minimize amount of waste generated and avoid unnecessary generation of waste; Sort out demolition debris and excavated materials from demolition works to recover reusable/recyclable portions (i.e. soil, broken concrete, metal etc.); and Provide training to workers on the importance of appropriate waste management procedures, including waste reduction, reuse and recycling. 	Reduce waste generation	Contractors	Work Sites	Prior to the commencement of construction of Main Works Stage 1, Stage 2 and Stage 3	WDO	<p>^</p> <p>^</p> <p>^</p> <p>^</p> <p>^</p>

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	What requirements or standards for the measure to achieve	Remark
S6.2.4.1	Storage, Collection and Transportation of Waste Should any temporary storage or stockpiling of waste is required, recommendations to minimize the impacts include:	Minimize waste impacts arising from waste storage	Contractor	Work Sites	Construction phase of Main Works Stage 1, Stage 2 and Stage 3	WDO	^
	<ul style="list-style-type: none"> Waste, such as soil, should be handled and stored well to ensure secure containment, thus minimizing the potential of pollution; 						^
	<ul style="list-style-type: none"> Stockpiling area should be provided with covers and water spraying system to prevent materials from windblown or being washed away; and 						^
	<ul style="list-style-type: none"> Different locations should be designated to stockpile each material to enhance reuse. 						^
S6.2.4.2	Storage, Collection and Transportation of Waste (con't)	Minimize waste impacts arising from waste storage	Contractor	Work Sites	Construction phase of Main Works Stage 1, Stage 2 and Stage 3	WDO	^
	<ul style="list-style-type: none"> Remove waste in timely manner; 						^
	<ul style="list-style-type: none"> Employ the trucks with cover or enclosed containers for waste transportation; 						^
	<ul style="list-style-type: none"> Obtain relevant waste disposal permits from the appropriate authorities; and Disposal of waste should be done at licensed waste disposal facilities 						^
S6.2.5.2	C&D Materials from Site Formation	Minimize waste impacts arising from waste storage	Contractor	Work Sites	Construction phase of Main Works Stage 1, Stage 2 and Stage 3	Land (Miscellaneous Provisions) Ordinance, WDO, ETWB TCW No. 19/2005	^
	<ul style="list-style-type: none"> Maintain temporary stockpiles and reuse excavated fill material for backfilling; 						^
	<ul style="list-style-type: none"> Carry out on-site sorting; 						^
	<ul style="list-style-type: none"> Make provisions in the Contract documents to allow and promote the use of recycled aggregates where appropriate; 						^
	<ul style="list-style-type: none"> Adopt "selective demolition" technique to demolish the existing structure and facilities with a view to recovering broken concrete effectively for recycling purpose, where possible; and 						^
<ul style="list-style-type: none"> Implement a trip-ticket system for each works contract to ensure that the disposal of C&D materials are properly documented and verified. 	^						
S6.2.5.3	C&D Material from Buildings Demolition and New Building Construction						

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	What requirements or standards for the measure to achieve	Remark
	<ul style="list-style-type: none"> The Contractor should recycle as much as possible of the C&DM on-site. Public fill and C&DM waste should be segregated and stored in different containers or skips to enhance reuse or recycling of materials and their proper disposal. For example, concrete and masonry can be crushed and used as fill, and steel reinforcing bar can be used by scrap steel mills. Different areas of the work sites should be designated for such segregation and storage. The use of wooden hoardings shall not be allowed. An alternative material, such as metal, aluminium or alloy etc, could be used. Government has developed a charging policy for the disposal of waste to landfill at present. It will provide additional incentive to reduce the volume of generated waste and ensure proper segregation to allow reuse of the inert material on site when implemented. In order to minimize the impacts of the demolition works, the generated wastes must be cleared as quickly as possible after demolition. Therefore, the demolition and clearance works should be undertaken simultaneously. To facilitate proper segregation of inert and non-inert C&D material arising from demolition works, selective demolition method should be adopted. 	Minimize waste impacts arising from waste storage	Contractor	Work Sites	Construction phase of Main Works Stage 1, Stage 2 and Stage 3	Land (Miscellaneous Provisions) Ordinance, WDO, ETWB TCW No. 19/2005	^
							^
							^
							^
S6.2.5.4	Chemical Waste <ul style="list-style-type: none"> If chemical wastes are produced at the construction site, the Contractors should register with EPD as chemical waste producers. Chemical wastes should be stored in appropriate containers and collected by a licensed chemical waste contractor. Chemical wastes (e.g. spent lubricant oil) should be recycled at an appropriate facility as far as possible, while the chemical waste that cannot be recycled should be disposed of at either the Chemical Waste Treatment Centre, or another licensed facility, in accordance with the Waste Disposal (Chemical Waste) (General) Regulation. 	Control the chemical waste and ensure proper storage, handling and disposal	Contractor	Work Sites	Construction phase of Main Works Stage 1, Stage 2 and Stage 3	Waste Disposal (Chemical Waste General) Regulation, Code of Practice on the Packaging, Labelling and Storage of Chemical Waste	^
							*
S6.2.5.5	General Refuse						

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	What requirements or standards for the measure to achieve	Remark
	<ul style="list-style-type: none"> • General refuse should be stored in enclosed bins separately from construction and chemical wastes. • Recycling bins should also be placed to encourage recycling. • Preferably enclosed and covered areas should be provided for general refuse collection and routine cleaning for these areas should also be implemented to keep areas clean. • A reputable waste collector should be employed to remove general refuse on a daily basis. 	Minimize production of the general refuse and avoid odour, pest and litter impacts	Contractor	Work Sites	Construction phase of Main Works Stage 1, Stage 2 and Stage 3	Waste Disposal (Chemical Waste General) Regulation	^ ^ ^ ^

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	What requirements or standards for the measure to achieve	Remark
Landscape and Visual							
S7.3.1.1	<p>Good Site Practices Measures</p> <ul style="list-style-type: none"> For areas unavoidably disturbed by the Project on a short term basis e.g. works areas, the general principle to try and restore these to their former state to suit future land use, should be adhered to. With regard to topsoil, where identified, it should be stripped, treated appropriately, and where suitable and practical stored for re-use in the construction of the soft landscape works such as roadside amenity strips, and open space sites. 	Minimize the impact to the landscape and visual	Contractor	Work Sites	Prior to construction and construction phase		N/A
S7.3.2.1	<p>MM4 - Tree Protection & Preservation</p> <ul style="list-style-type: none"> Existing trees to be retained within the Project Site should be carefully protected during construction. In particular Old and Valuable Trees (OVTs) will be preserved according to ETWB TC (Works) No. 29/2004. Detailed Tree Protection Specification shall be provided in the Contract Specification. Under this specification, the Contractor shall be required to submit, for approval, a detailed working method statement for the protection of trees prior to undertaking any works adjacent to all retained trees, including trees in Contractor's works areas. A detailed tree survey will be carried out for the Tree Removal Application (TRA) process which will be carried out at the later detailed design stage of the Project. The detailed tree survey will propose which trees should be retained, transplanted or felled and will include details of tree protection measures for those trees to be retained. 	Protect and Preserve Trees	Designer / Contractor	Work Sites	Prior to construction and construction phase	ETWB TCW No. 29/2004 and DEVB TC(W) No.7/2015	^

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	What requirements or standards for the measure to achieve	Remark
S7.3.2.1	<p>MM5 - Tree Transplantation</p> <ul style="list-style-type: none"> Trees unavoidably affected by the Project works should be transplanted where practical. Trees should be transplanted straight to their final receptor site and not held in a temporary nursery as far as possible. A detailed Tree Transplanting Specification shall be provided in the Contract Specification, where applicable. Sufficient time for necessary tree root and crown preparation periods shall be allowed in the project programme. A detailed transplanting proposal will be submitted to relevant government departments for approval in accordance with ETWBTC No. 2/2004 and DEVB TC(W) No. 7/2015 and final locations of transplanted trees should be agreed prior to commencement of the work. For trees associated with highways e.g. roadside planting along highways, that are unavoidably affected and should be transplanted, HyD HQ/GN/13 'Interim Guidelines for Tree Transplanting Works under Highways Department's Vegetation Maintenance Ambit' should be referred to. 	Transplant Trees where suitable for transplantation	Designer / Contractor	Work Sites where possible. Otherwise consider offsite locations	Prior to construction, construction phase and operation phase	DEVB TC(W) No. 7/2015 and ETWB TCW No.2/2004 HyD HQ/GN/13 Interim Guidelines for Tree Transplanting Works under Highways Department's Vegetation Maintenance Ambit	N/A
S7.3.2.1	<p>MM6 - Slope Landscaping</p> <ul style="list-style-type: none"> Site formation should be reduced as far as possible. Hydroseeding of modified slopes should be done as soon as grading works are completed to prevent erosion and subsequent loss of landscape resources and character. Woodland tree seedlings and/or shrubs should be planted where slope gradient and site conditions allow. In addition, landscape planting should be provided for the retaining structures associated with modified slopes where conditions allow. All slope landscaping 	To avoid substantial slope cutting and fill slopes. To prevent erosion and subsequent loss of landscape resources and character. To ensure manmade slopes are as visually amenable as possible.	Designer / Contractor	Work Sites	Prior to construction, construction phase and operation phase	GEO Publication (1999) - Use of Vegetation as Surface Protection on Slope; GEO Publication No. 1/2011- Technical Guidelines on Landscape Treatment for Slopes	N/A
S7.3.2.1	MM7 - Compensatory Planting						

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	What requirements or standards for the measure to achieve	Remark
	<ul style="list-style-type: none"> Compensatory tree planting for felled trees shall be provided to the satisfaction of relevant Government departments. Required numbers and locations of compensatory trees shall be determined and agreed separately with Government during the Tree Removal Application process under DEVB TC(W) No. 7/2015. Compensatory planting is proposed at the potential open areas such as open spaces, amenity areas, open areas of the streetscapes, as well as the open areas within development lots. Compensatory planting for shrubs should be considered in suitable locations. Native species such as <i>Melastoma malabathricum</i>, <i>Diospyros vaccinioides</i>, <i>Gardenia jasminoides</i>, <i>Ixora chinensis</i>, <i>Ligustrum sinense</i>, <i>Litsea rotundifolia</i>, <i>Melastoma dodecandrum</i>, <i>Atalantia buxifolia</i>, <i>Rhodomyrtus tomentosa</i>, <i>Rhaphiolepis indica</i>, and <i>Rhododendron simsii</i> are suggested. 	Compensate for trees and shrubs lost due to the Project	Designer / Contractor	Work Sites where possible. Otherwise consider offsite locations	Prior to construction, construction phase and operation phase	DEVB TC(W) No. 7/2015 and ETWB TCW No. 2/2004	N/A
							N/A
							N/A
S7.3.2.1	MM9 - Vertical Greening <ul style="list-style-type: none"> Planting of climbers to grow up vertical surfaces were appropriate. 	Soften hard surfaces and facilities	Designer / Contractor	On appropriate structures	Prior to construction, construction phase and operation phase	ETWB TCW No.11/2004 – Cyber Manual for Greening	N/A
S7.3.2.1	MM10 - Green Roof <ul style="list-style-type: none"> Roof greening where appropriate should be established on proposed buildings as per the guidelines stated. These guidelines provide further details including information regarding structural loading, design, maintenance, etc. considerations as well as providing information on what types of plants might be suitable. 	Reduce exposure to untreated concrete surfaces and particularly mitigate visual impact to visually sensitive receivers (VSRs) at high levels. Provide greening	Designer / Contractor	On appropriate buildings	Prior to construction, construction phase and operation phase	CIBSE HK Branch, Technical Guidelines for Green Roof Systems in Hong Kong (2011); ArchSD/Urbis Study on Green Roof Application in HK (2007)	N/A

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	What requirements or standards for the measure to achieve	Remark
S7.3.2.1	MM11 - Screen Planting <ul style="list-style-type: none"> Tall screen/buffer trees and shrubs should be planted. This measure may additionally form part of the compensatory planting. 	To screen proposed structures such as roads and buildings. Improve compatibility with the surrounding environment and create a pleasant pedestrian environment	Designer / Contractor	Along roads, around suitable built structures, or around VSRs to contain their view out to the structures.	Prior to construction, construction phase and operation phase	ETWB TCW No. 10/2013 and 3/2006	N/A
S7.3.2.1	MM16 - Screen Hoarding <ul style="list-style-type: none"> Screen hoarding shall be erected along areas of the construction works site boundary where the works site borders publically accessible routes and/or is close to visually sensitive receivers (VSRs). It is proposed that the screening be compatible with the surrounding environment and where possible, non-reflective, recessive colours be used. Any works areas near the ecological sensitive areas should erect 2m high dull green site boundary fence. Details can refer to the ecological impact assessment. [Chapter 13 of the EIA Report of NENT NDAs (Register No. AEIAR-175- 2013)] 	To screen undesirable views of the works site.	Designer	Work Sites	Construction phase		N/A
S7.3.2.1	MM17 - Light Control <ul style="list-style-type: none"> Construction day and night time lighting should be controlled to minimize glare impact to adjacent VSRs during the Construction phase. Street and night time lighting shall also be controlled to minimize glare impact to adjacent VSRs during the operation phase. 	To minimize glare impact to adjacent VSRs.	Designer / Contractor	Work Sites and/or the Plant	Construction phase and operation phase		N/A

Remarks:

- ^ Implemented
- * To be followed-up by Contractor
- # Not Implemented
- N/A Not Applicable



Appendix 4.1

Action and Limit Level

Action and Limit Levels

Air Quality Monitoring

Monitoring Station	1-hour TSP Level in $\mu\text{g}/\text{m}^3$		24-hour TSP Level in $\mu\text{g}/\text{m}^3$	
	Action Level	Limit Level	Action Level	Limit Level
AM1	320	500	189	260
AM2	322	500	187	260

Noise Monitoring

Monitoring Stations	Leq(30min),dB(A)	
	Action Level (dB(A))	Limit Level (dB(A))
NM1	When one documented complaint is received	75*
NM2		
NM3		

*Notes: (1) If works are to be carried out during restricted hours, the conditions stipulated in the Construction Noise Permit (CNP) used by the Noise Control Authority should be followed.

(2) The limit level shall be 70 dB(A) and 65 dB(A) for educational institute during normal teaching periods and school examination periods, respectively.

Ecological Monitoring of Waterbirds using Ng Tung, Sheung Yue and Shek Sheung Rivers during Construction Phase

Action Level	Limit Level
Decline in numbers of all waterbird species relative to numbers during Baseline Monitoring such that Action Level response is triggered.	Decline in numbers of all waterbird species relative to numbers during Baseline Monitoring such that the Limit Level response is triggered.
Decline in numbers of any one waterbird species occurring in significant numbers* during Baseline Monitoring such that the Action Level Response is triggered.	Decline in numbers of any one waterbird species occurring in significant numbers* during Baseline Monitoring such that the Limit Level response is triggered.

*Note: Whether numbers are significant depend on species and season after collection and evaluation of baseline data.



Appendix 4.2

Copies of Calibration Certificates



Certificate of Calibration

Calibration Certification Information			
Cal. Date: August 3, 2021	Rootsmeter S/N: 438320	Ta: 295	°K
Operator: Jim Tisch		Pa: 750.3	mm Hg
Calibration Model #: TE-5025A	Calibrator S/N: 3166		

Run	Vol. Init (m3)	Vol. Final (m3)	ΔVol. (m3)	ΔTime (min)	ΔP (mm Hg)	ΔH (in H2O)
1	1	2	1	1.3610	3.2	2.00
2	3	4	1	0.9540	6.4	4.00
3	5	6	1	0.8460	7.9	5.00
4	7	8	1	0.8070	8.7	5.50
5	9	10	1	0.6630	12.7	8.00

Data Tabulation					
Vstd (m3)	Qstd (x-axis)	$\sqrt{\Delta H \left(\frac{Pa}{Pstd} \right) \left(\frac{Tstd}{Ta} \right)}$ (y-axis)	Va	Qa (x-axis)	$\sqrt{\Delta H \left(\frac{Ta}{Pa} \right)}$ (y-axis)
0.9930	0.7296	1.4123	0.9957	0.7316	0.8868
0.9888	1.0365	1.9973	0.9915	1.0393	1.2541
0.9868	1.1664	2.2330	0.9895	1.1696	1.4021
0.9857	1.2215	2.3420	0.9884	1.2248	1.4705
0.9804	1.4788	2.8246	0.9831	1.4828	1.7735
QSTD	m=	1.88375	QA	m=	1.17957
	b=	0.03970		b=	0.02493
	r=	0.99998		r=	0.99998

Calculations	
$Vstd = \Delta Vol \left(\frac{Pa - \Delta P}{Pstd} \right) \left(\frac{Tstd}{Ta} \right)$	$Va = \Delta Vol \left(\frac{Pa - \Delta P}{Pa} \right)$
$Qstd = Vstd / \Delta Time$	$Qa = Va / \Delta Time$
For subsequent flow rate calculations:	
$Qstd = 1/m \left(\left(\sqrt{\Delta H \left(\frac{Pa}{Pstd} \right) \left(\frac{Tstd}{Ta} \right)} \right) - b \right)$	$Qa = 1/m \left(\left(\sqrt{\Delta H \left(\frac{Ta}{Pa} \right)} \right) - b \right)$

Standard Conditions	
Tstd:	298.15 °K
Pstd:	760 mm Hg
Key	
ΔH: calibrator manometer reading (in H2O)	
ΔP: rootsmeter manometer reading (mm Hg)	
Ta: actual absolute temperature (°K)	
Pa: actual barometric pressure (mm Hg)	
b: intercept	
m: slope	

RECALIBRATION
US EPA recommends annual recalibration per 1998 40 Code of Federal Regulations Part 50 to 51, Appendix B to Part 50, Reference Method for the Determination of Suspended Particulate Matter in the Atmosphere, 9.2.17, page 30



Lam Environmental Services Limited

Calibration Data for High Volume Sampler (TSP Sampler)

Location : AM1a Calibration Date : 30-Oct-21
 Equipment no. : HVS001 Calibration Due Date : 30-Dec-21

CALIBRATION OF CONTINUOUS FLOW RECORDER

Ambient Condition			
Temperature, T _a	302	Kelvin	Pressure, P _a
			1013 mmHg

Orifice Transfer Standard Information					
Equipment No.	3166	Slope, m _c	1.88375	Intercept, b _c	0.03970
Last Calibration Date	3-Aug-21	$(H \times P_a / 1013.3 \times 298 / T_a)^{1/2}$ $= m_c \times Q_{std} + b_c$			
Next Calibration Date	3-Aug-22				

Calibration of TSP						
Calibration Point	Manometer Reading			Q _{std} (m ³ / min.) X-axis	Continuous Flow Recorder, W (CFM)	IC (W(P _a /1013.3x298/T _a) ^{1/2} /35.31) Y-axis
	(up)	(down)	(difference)			
1	1.3	1.3	2.6	0.8291	22	21.8506
2	2.3	2.3	4.6	1.1098	33	32.7759
3	3.6	3.6	7.2	1.3937	43	42.7080
4	4.6	4.6	9.2	1.5782	51	50.6536
5	5.8	5.8	11.6	1.7747	58	57.6061

By Linear Regression of Y on X

Slope, m = 37.8424 Intercept, b = -9.4792
 Correlation Coefficient* = 0.9997
 Calibration Accepted = Yes/No**

* if Correlation Coefficient < 0.990, check and recalibration again.

** Delete as appropriate.

Remarks : Serial number: 0401-1105

Calibrated by : Dean Chan Checked by : Derek Lo
 Date : 30-Oct-21 Date : 30-Oct-21



Lam Environmental Services Limited

Calibration Data for High Volume Sampler (TSP Sampler)

Location : AM2a Calibration Date : 30-Oct-21
 Equipment no. : HVS003 Calibration Due Date : 30-Dec-21

CALIBRATION OF CONTINUOUS FLOW RECORDER

Ambient Condition			
Temperature, T _a	302	Kelvin	Pressure, P _a
			1013 mmHg

Orifice Transfer Standard Information					
Equipment No.	3166	Slope, m _c	1.88375	Intercept, b _c	0.03970
Last Calibration Date	3-Aug-21	$(H \times P_a / 1013.3 \times 298 / T_a)^{1/2}$ $= m_c \times Q_{std} + b_c$			
Next Calibration Date	3-Aug-22				

Calibration of TSP						
Calibration Point	Manometer Reading			Q _{std} (m ³ / min.) X-axis	Continuous Flow Recorder, W (CFM)	IC (W(P _a /1013.3x298/T _a) ^{1/2} /35.31) Y-axis
	(up)	(down)	(difference)			
1	1.2	1.2	2.4	0.7957	23	22.8438
2	2.4	2.4	4.8	1.1341	35	34.7623
3	3.7	3.7	7.4	1.4132	45	44.6944
4	4.5	4.5	9.0	1.5607	53	52.6400
5	5.5	5.5	11.0	1.7276	58	57.6061

By Linear Regression of Y on X

Slope, m = 37.9084 Intercept, b = -7.7671
 Correlation Coefficient* = 0.9979
 Calibration Accepted = Yes/No**

* if Correlation Coefficient < 0.990, check and recalibration again.

** Delete as appropriate.

Remarks : Serial number: 1096-2305

Calibrated by : Dean Chan Checked by : Derek Lo
 Date : 30-Oct-21 Date : 30-Oct-21



Portable Dust Meter Performance Check Record

Portable Dust Meter

Type : Particulate Monitor
Manufacturer : MET ONE INSTRUMENTS
Model Number : BT-645
Serial Number : R22586
Performance Check Date : 10-May-21

Standard Equipment

Type : High Volume Sampler
Manufacturer : TISCH
Model Number : TE-5170
Equipment Number : HVS018
Last Calibration Date : 06-May-21


Portable Dust Meter Performance Check Results

Table with 6 columns: Trial no. in 1-hr period, Time, Mean Temp (°C), Mean Pressure (hPa), Concentration in ug/m³ (Standard equipment), Concentration in ug/m³ (Performance Check / Calibrated equipment). Rows include Zero Check and three trials.

* Filter paper weighting was conducted by HOKLAS accredited laboratory.

Linear Regression of Y on X

Slope (K- factor) : 1.1000
Correlation Coefficient : 0.9663
Validity of Performance Check / Calibration Record : 10/5/2022



Operator: Henry Lau
Checked by: James Chu

Date: 10/05/2021
Date: 11/05/2021



Portable Dust Meter Performance Check Record

Portable Dust Meter

Type : Particulate Monitor
Manufacturer : Metone AEROCET 831
Model Number : 831
Serial Number : Y23153
Performance Check Date : 30-Sep-21

Standard Equipment

Type : High Volume Sampler
Manufacturer : TISCH
Model Number : TE-5170
Equipment Number : HVS018
Last Calibration Date : 6-Sep-21


Portable Dust Meter Performance Check Results

Table with 6 columns: Trial no. in 1-hr period, Time, Mean Pressure (hPa), Mean Temp (°C), Concentration in ug/m³ (Standard equipment) (X - Axis), Concentration in ug/m³ (Performance Check / Calibrated equipment) (Y - Axis). Rows include Zero Check and three trials on 30/9/2021.

* Filter paper weighting was conducted by HOKLAS accredited laboratory.

Linear Regression of Y on X

Slope (K- factor) : 1.1000
Correlation Coefficient : 0.9883
Validity of Performance Check / Calibration Record : 30/9/2022



Operator: Henry Lau

Date: 30-Sep-21

Checked by: James Chu

Date: 1-Oct-21



Portable Dust Meter Performance Check Record

Portable Dust Meter

Type : Particulare Monitor
 Manufacturer : Metone AEROCET 831
 Model Number : 831
 Serial Number : Y23160
 Performance Check Date : 29-Dec-20

Standard Equipment

Type : High Volume Sampler
 Manufacturer : TISCH
 Model Number : TE-5170
 Equipment Number : HVS000
 Last Calibration Date : 28-Dec-20


Portable Dust Meter Performance Check Results

Trial no. in 1-hr period	Time	Mean Pressure (hPa)	Mean Temp (°C)	Concentration in ug/m ³ (Standard equipment) (X - Axis)	Concentration in ug/m ³ (Performance Check / Calibrated equipment) (Y - Axis)
Zero Check	28/12/2020 08:00	0	0	0	0
1	29/12/2020 08:04	1015	21	182	232
2	29/12/2020 09:05	1015	21	166	140
3	29/12/2020 10:06	1015	21	86	131

* Filter paper weighting was conducted by HOKLAS accredited laboratory.

Linear Regression of Y on X

Slope (K- factor) : 0.9000
 Correlation Coefficient : 0.9254
 Validity of Performance Check / Calibration Record : 29/12/2021



Operator: Henry Lau

Date: 29-Dec-20

Checked by: James Chu

Date: 30-Dec-20



Portable Dust Meter Performance Check Record

Portable Dust Meter

Type : Particulate Monitor
 Manufacturer : MET ONE INSTRUMENTS
 Model Number : BT-645
 Serial Number : X19299
 Performance Check Date : 10-May-21

Standard Equipment

Type : High Volume Sampler
 Manufacturer : TISCH
 Model Number : TE-5170
 Equipment Number : HVS018
 Last Calibration Date : 06-May-21


Portable Dust Meter Performance Check Results

Trial no. in 1-hr period	Time	Mean Temp (°C)	Mean Pressure (hPa)	Concentration in ug/m ³ (Standard equipment) (Y - Axis)	Concentration in ug/m ³ (Performance Check / Calibrated equipment) (X - Axis)
Zero Check	9/5/21 08:00	28	1009	0	0
1	10/5/21 08:05	28	1009	72	60
2	10/5/21 09:06	28	1009	75	59
3	10/5/21 10:07	28	1009	57	60

* Filter paper weighting was conducted by HOKLAS accredited laboratory.

Linear Regression of Y on X

Slope (K- factor) : 1.2000
 Correlation Coefficient : 0.9715
 Validity of Performance Check / Calibration Record : 10/5/2022



Operator: Henry Lau
 Checked by: James Chu

Date: 10/05/2021
 Date: 11/05/2021

出厂检验报告

产品名称：在线式风速风向仪

产品型号：YGY-FSXY1

被检产品 SN 号：YG 21071630T0924

武汉辰云科技有限公司

2021 年 8 月 9 日

1. 检验类别

一、在线式风速风向仪

检验项目	检测要求	检测结果
外观检查	1. 要求成品外观无破损，各部件完整，无掉漆，无凹陷变形； 2. 采集仪内部无日视可见灰尘杂物油污，布局整洁美观； 3. 芯线，航插完整，保护皮无破损，无油污；	
结构检查	1. 内部电路板固定牢固可靠，无挤压，无晃动； 2. 检查防尘防水措施是否到位，密封是否严密，端子与外壳缝隙不宜过大，以不透光为原则；	

二、风速风向传感器示值校准结果

实际风速 (m/s)	指示风速 (m/s)
0.5	启动
1	0.8
5	4.8
10	9.9
15	14.8
20	20.2
25	25.2
30	29.7

实际风向 (°)	指示风向 (°)
45	44
90	89
135	136
200	202
235	234
275	275
315	313
359	0

2. 备注 NOTE

数据采集仪数据显示风速、风向值正常，通过 RJ45 通讯与电脑连接，
仪器软件数据显示正常。

3. 检验结论：

各项检测和实验结果表明：

 在线式风速风向仪 仪器全部测试通过，系统硬件测试符合工厂
(武汉易谷科技有限公司检验标准) 测试标准。符合技术文件的要求，检
验合格，准予出厂。

4. 校准的环境条件：

环境条件： 温度：27.5，相对湿度：61.0%RH，大气压力：1013.3hpa

测试员： 李元华

检验员： 吴肖

测试日期：2021年8月9日





CERTIFICATE OF CALIBRATION

Certificate No.: 21CA0526 02-01 Page 1 of 2

Item tested

Description:	Sound Level Meter (Type 1)	Microphone	Preamp
Manufacturer:	Larson Davis	PCB	PCB
Type/Model No.:	LxT1	377B02	PRMLxT1L
Serial/Equipment No.:	0004797	163704	042622
Adaptors used:	-	-	-

Item submitted by

Customer Name: Lam Environmental Services Limited.
Address of Customer: -
Request No.: -
Date of receipt: 26-May-2021

Date of test: 27-May-2021

Reference equipment used in the calibration

Description:	Model:	Serial No.	Expiry Date:	Traceable to:
Multi function sound calibrator	B&K 4226	2288444	23-Aug-2021	CIGISMEC
Signal generator	DS 360	61227	31-Dec-2021	CEPREI

Ambient conditions

Temperature: 22 ± 1 °C
Relative humidity: 55 ± 10 %
Air pressure: 1005 ± 5 hPa

Test specifications

- 1, The Sound Level Meter has been calibrated in accordance with the requirements as specified in BS 7580: Part 1: 1997 and the lab calibration procedure SMTP004-CA-152.
- 2, The electrical tests were performed using an electrical signal substituted for the microphone which was removed and replaced by an equivalent capacitance within a tolerance of $\pm 20\%$.
- 3, The acoustic calibration was performed using an B&K 4226 sound calibrator and corrections was applied for the difference between the free-field and pressure responsiveness of the Sound Level Meter.

Test results

This is to certify that the Sound Level Meter conforms to BS 7580: Part 1: 1997 for the conditions under which the test was performed.

Details of the performed measurements are presented on page 2 of this certificate.

Actual Measurement data are documented on worksheets.

Approved Signatory:  Date: 28-May-2021 Company Chop: 

Comments: The results reported in this certificate refer to the condition of the instrument on the date of calibration and carry no implication regarding the long-term stability of the instrument. The results apply to the item as received.



CERTIFICATE OF CALIBRATION

(Continuation Page)

Certificate No.: 21CA0526 02-01 Page 2 of 2

1, Electrical Tests

The electrical tests were performed using an equivalent capacitance substituted for the microphone. The results are given in below with test status and the estimated uncertainties. The "Pass" means the result of the test is inside the tolerances stated in the test specifications. The "-" means the result of test is outside these tolerances.

Test:	Subtest:	Status:	Expanded Uncertainty (dB)	Coverage Factor
Self-generated noise	A	Pass	0.3	2.1
	C	Pass	0.8	
	Lin	Pass	1.6	
Linearity range for Leq	At reference range , Step 5 dB at 4 kHz	Pass	0.3	2.2
	Reference SPL on all other ranges	Pass	0.3	
	2 dB below upper limit of each range	Pass	0.3	
	2 dB above lower limit of each range	Pass	0.3	
Linearity range for SPL	At reference range , Step 5 dB at 4 kHz	Pass	0.3	
	A	Pass	0.3	
	C	Pass	0.3	
Frequency weightings	Lin	Pass	0.3	
	Single Burst Fast	Pass	0.3	
	Single Burst Slow	Pass	0.3	
Peak response	Single 100µs rectangular pulse	Pass	0.3	
	R.M.S. accuracy	Crest factor of 3	Pass	
Time weighting I	Single burst 5 ms at 2000 Hz	Pass	0.3	
	Repeated at frequency of 100 Hz	Pass	0.3	
Time averaging	1 ms burst duty factor 1/10 ³ at 4kHz	Pass	0.3	
	1 ms burst duty factor 1/10 ⁴ at 4kHz	Pass	0.3	
Pulse range	Single burst 10 ms at 4 kHz	Pass	0.4	
	Sound exposure level	Single burst 10 ms at 4 kHz	Pass	
Overload indication	SPL	Pass	0.3	
	Leq	Pass	0.4	

2, Acoustic tests

The complete sound level meter was calibrated on the reference range using a B&K 4226 acoustic calibrator with 1000Hz and SPL 94 dB. The sensitivity of the sound level meter was adjusted. The test result at 125 Hz and 8000 Hz are given in below with test status and the estimated uncertainties.

Test:	Subtest	Status	Expanded Uncertainty (dB)	Coverage Factor
Acoustic response	Weighting A at 125 Hz	Pass	0.3	
	Weighting A at 8000 Hz	Pass	0.5	

3, Response to associated sound calibrator

N/A

The expanded uncertainties have been calculated in accordance with the ISO Publication "Guide to the expression of uncertainty in measurement", and gives an interval estimated to have a level of confidence of 95%. A coverage factor of 2 is assumed unless explicitly stated.

- End -

Calibrated by:

Fung Chi Yip


Date: 27-May-2021

Checked by:

Chan Yuk Yiu

Date: 28-May-2021

The standard(s) and equipment used in the calibration are traceable to national or international recognised standards and are calibrated on a schedule to maintain the required accuracy level.



Test Data for Sound Level Meter

Sound level meter type:	LxT1	Serial No.	0004797	Date	27-May-2021
Microphone type:	377B02	Serial No.	163704		
Preamp type:	PRMLxT1L	Serial No.	042622	Report:	21CA0526 02-01

SELF GENERATED NOISE TEST

The noise test is performed in the most sensitive range of the SLM with the microphone replaced by an equivalent impedance.

Noise level in A weighting	10.6	dB
Noise level in C weighting	14.8	dB
Noise level in Lin	22.3	dB

LINEARITY TEST

The linearity is tested relative to the reference sound pressure level using a continuous sinusoidal signal of frequency 4 kHz. The measurement is made on the reference range for indications at 5 dB intervals starting from the 94 dB reference sound pressure level. And until within 5 dB of the upper and lower limits of the reference range, the measurements shall be made at 1 dB intervals.(SLM set to LEQ/SPL)

Reference/Expected level	Actual level		Tolerance	Deviation	
	non-integrated	integrated		non-integrated	integrated
dB	dB	dB	+/- dB	dB	dB
94.0	94.0	94.0	0.7	0.0	0.0
99.0	99.0	99.0	0.7	0.0	0.0
104.0	104.0	104.0	0.7	0.0	0.0
109.0	109.0	109.0	0.7	0.0	0.0
114.0	114.0	114.0	0.7	0.0	0.0
115.0	115.0	115.0	0.7	0.0	0.0
116.0	116.0	116.0	0.7	0.0	0.0
117.0	117.0	117.0	0.7	0.0	0.0
118.0	118.0	118.0	0.7	0.0	0.0
119.0	119.0	119.0	0.7	0.0	0.0
120.0	120.0	120.0	0.7	0.0	0.0
89.0	89.0	89.0	0.7	0.0	0.0
84.0	84.0	84.0	0.7	0.0	0.0
79.0	79.0	79.0	0.7	0.0	0.0
74.0	73.9	73.9	0.7	-0.1	-0.1
69.0	68.9	68.9	0.7	-0.1	-0.1
64.0	63.9	63.9	0.7	-0.1	-0.1
59.0	58.9	58.9	0.7	-0.1	-0.1
54.0	53.9	53.9	0.7	-0.1	-0.1
49.0	48.9	48.9	0.7	-0.1	-0.1
44.0	43.9	43.9	0.7	-0.1	-0.1
39.0	38.9	38.9	0.7	-0.1	-0.1
34.0	33.9	33.9	0.7	-0.1	-0.1
33.0	32.9	32.9	0.7	-0.1	-0.1



Test Data for Sound Level Meter

Page 2 of 5

Sound level meter type: LxT1 Serial No. 0004797 Date 27-May-2021
Microphone type: 377B02 Serial No. 163704
Preamp type: PRMLxT1L Serial No. 042622 Report: 21CA0526 02-01

32.0	31.9	31.9	0.7	-0.1	-0.1
31.0	30.9	30.9	0.7	-0.1	-0.1
30.0	29.9	29.9	0.7	-0.1	-0.1

Measurements for an indication of the reference SPL on all other ranges which include it

Other ranges	Expected level	Actual level	Tolerance	Deviation
dB	dB	dB	+/- dB	dB
20-120	94.0	94.0	0.7	0.0

Measurements on all level ranges for indications 2 dB below the upper limit and 2 dB above the lower limit

Ranges	Reference/Expected level	Actual level	Tolerance	Deviation
dB	dB	dB	+/- dB	dB
20-120	30.0	29.9	0.7	-0.1
	118.0	118.0	0.7	0.0

FREQUENCY WEIGHTING TEST


The frequency response of the weighting networks are tested at octave intervals over the frequency ranges 31.5 Hz to 12500 Hz. The signal level at 1000 Hz is set to give an indication of the reference SPL.

Frequency weighting A:

Frequency	Ref. level	Expected level	Actual level	Tolerance(dB)		Deviation
				+	-	
Hz	dB	dB	dB			dB
1000.0	94.0	94.0	94.0	0.0	0.0	0.0
31.6	94.0	54.6	54.5	1.5	1.5	-0.1
63.1	94.0	67.8	67.8	1.5	1.5	0.0
125.9	94.0	77.9	77.9	1.0	1.0	0.0
251.2	94.0	85.4	85.3	1.0	1.0	-0.1
501.2	94.0	90.8	90.7	1.0	1.0	-0.1
1995.0	94.0	95.2	95.2	1.0	1.0	0.0
3981.0	94.0	95.0	95.0	1.0	1.0	0.0
7943.0	94.0	92.9	92.9	1.5	3.0	0.0
12590.0	94.0	89.7	89.7	3.0	6.0	0.0

Frequency weighting C:

Frequency	Ref. level	Expected level	Actual level	Tolerance(dB)		Deviation
				+	-	
Hz	dB	dB	dB			dB
1000.0	94.0	94.0	94.0	0.0	0.0	0.0
31.6	94.0	91.0	91.0	1.5	1.5	0.0
63.1	94.0	93.2	93.1	1.5	1.5	-0.1
125.9	94.0	93.8	93.8	1.0	1.0	0.0
251.2	94.0	94.0	94.0	1.0	1.0	0.0
501.2	94.0	94.0	94.0	1.0	1.0	0.0



Test Data for Sound Level Meter

Page 3 of 5

Sound level meter type: LxT1 Serial No. 0004797 Date 27-May-2021
Microphone type: 377B02 Serial No. 163704
Preamp type: PRMLxT1L Serial No. 042622 Report: 21CA0526 02-01

1995.0	94.0	93.8	93.8	1.0	1.0	0.0
3981.0	94.0	93.2	93.2	1.0	1.0	0.0
7943.0	94.0	91.0	91.0	1.5	3.0	0.0
12590.0	94.0	87.8	87.7	3.0	6.0	-0.1

Frequency weighting Lin:

Frequency Hz	Ref. level dB	Expected level dB	Actual level dB	Tolerance(dB)		Deviation dB
				+	-	
1000.0	94.0	94.0	94.0	0.0	0.0	0.0
31.6	94.0	94.0	93.9	1.5	1.5	-0.1
63.1	94.0	94.0	93.9	1.5	1.5	-0.1
125.9	94.0	94.0	94.0	1.0	1.0	0.0
251.2	94.0	94.0	94.0	1.0	1.0	0.0
501.2	94.0	94.0	94.0	1.0	1.0	0.0
1995.0	94.0	94.0	94.0	1.0	1.0	0.0
3981.0	94.0	94.0	94.0	1.0	1.0	0.0
7943.0	94.0	94.0	94.0	1.5	3.0	0.0
12590.0	94.0	94.0	94.0	3.0	6.0	0.0

TIME WEIGHTING FAST TEST

Time weighting F is tested on the reference range with a single sinusoidal burst of duration 200 ms at a frequency 2000 Hz and an amplitude which produces an indication 4 dB below the upper limit of the primary indicator range when the signal is continuous. (Weight A, Maximum hold)

Ref. level dB	Expected level dB	Actual level dB	Tolerance(dB)		Deviation dB
			+	-	
116.0	115.0	114.9	1.0	1.0	-0.1

TIME WEIGHTING SLOW TEST

Time weighting S is tested on the reference range with a single sinusoidal burst of duration 500 ms at a frequency 2000 Hz and an amplitude which produces an indication 4 dB below the upper limit of the primary indicator range when the signal is continuous. (Weight A, Maximum hold)

Ref. level dB	Expected level dB	Actual level dB	Tolerance(dB)		Deviation dB
			+	-	
116.0	111.9	111.8	1.0	1.0	-0.1

PEAK RESPONSE TEST

The onset time of the peak detector is tested on the reference range by comparing the response to a 100 us rectangular test pulse with the response to a 10 ms reference pulse of the same amplitude. The amplitude of the 10 ms reference pulse is such as to produce an indication 1 dB below the upper limit of the primary indicator range.

Positive polarities: (Weighting Z, set the generator signal to single, Lzpeak)

Ref. level dB	Response to 10 ms dB	Response to 100 us dB	Tolerance +/- dB	Deviation dB



Test Data for Sound Level Meter

Page 4 of 5

Sound level meter type: LxT1 Serial No. 0004797 Date 27-May-2021
Microphone type: 377B02 Serial No. 163704
Preamp type: PRMLxT1L Serial No. 042622 Report: 21CA0526 02-01

Negative polarities:

Ref. level	Response to 10 ms	Response to 100 us	Tolerance	Deviation
dB	dB	dB	+/- dB	dB
119.0	119.0	118.7	2.0	-0.3

RMS ACCURACY TEST

The RMS detector accuracy is tested on the reference range for a crest factor of 3.

Test frequency: 2000 Hz
Amplitude: 2 dB below the upper limit of the primary indicator range.
Burst repetition frequency: 40 Hz
Tone burst signal: 11 cycles of a sine wave of frequency 2000 Hz. (Set to INT)

Time weighting	Ref. Level	Expected level	Tone burst signal	Tolerance	Deviation
	dB	dB	indication(dB)	+/- dB	dB
Slow	114.0+6.6	114.0	113.9	0.5	-0.1

TIME WEIGHTING IMPULSE TEST

Time weighting I is tested on the reference range (Set the SLM to LAImax)

Test frequency: 2000 Hz
Amplitude: The upper limit of the primary indicator range.

Single sinusoidal burst of duration 5 ms:

Ref. Level	Single burst indication		Tolerance	Deviation
	Expected (dB)	Actual (dB)	+/- dB	dB
120.0	111.2	111.1	2.0	-0.1

Repeated at 100 Hz

Ref. Level	Repeated burst indication		Tolerance	Deviation
	Expected (dB)	Actual (dB)	+/- dB	dB
120.0	117.3	117.1	1.0	-0.2

TIME AVERAGING TEST

This test compares the SLM reading for continuous sine signals with readings obtained from a sine tone burst sequence having the same RMS level. The test level is 30 dB below the upper limit of the linearity range and repeated for Type 1 SLM with 40 dB below the upper limit of the linearity.

Frequency of tone burst: 4000 Hz

Duration of tone burst: 1 ms


Repetition Time	Level of tone burst	Expected Leq	Actual Leq	Tolerance	Deviation	Remarks
msec	dB	dB	dB	+/- dB	dB	
1000	90.0	90.0	89.9	1.0	-0.1	60s integ.
10000	80.0	80.0	79.9	1.0	-0.1	6min. integ.

PULSE RANGE AND SOUND EXPOSURE LEVEL TEST

The test tone burst signal is superimposed on a baseline signal corresponding to the lower limit of reference range

Test frequency: 4000 Hz

Integration time: 10 sec



Test Data for Sound Level Meter

Page 5 of 5

Sound level meter type: LxT1 Serial No. 0004797 Date 27-May-2021
Microphone type: 377B02 Serial No. 163704
Preamp type: PRMLxT1L Serial No. 042622 Report: 21CA0526 02-01

The integrating sound level meter set to Leq:

Duration	Rms level of	Expected	Actual	Tolerance	Deviation
msec	tone burst (dB)	dB	dB	+/- dB	dB
10	88.0	58.0	58.0	1.7	0.0

The integrating sound level meter set to SEL:

Duration	Rms level of	Expected	Actual	Tolerance	Deviation
msec	tone burst (dB)	dB	dB	+/- dB	dB
10.0	88.0	68.0	68.0	1.7	0.0

OVERLOAD INDICATION TEST

For SLM capable of operating in a non-integrating mode.

Test frequency: 2000 Hz
Amplitude: 2 dB below the upper limit of the primary indicator range.
Burst repetition frequency: 40 Hz
Tone burst signal: 11 cycles of a sine wave of frequency 2000 Hz.

Level	Level reduced by	Further reduced	Difference	Tolerance	Deviation
at overload (dB)	1 dB	3 dB	dB	dB	dB
113.4	112.4	109.4	3.0	1.0	0.0

For integrating SLM, with the instrument indicating Leq.

For integrating SLM, with the instrument indicating Leq and set to the reference range. The test signal as following:
The test tone burst signal is superimposed on a baseline signal corresponding to the lower limit of reference range
Test frequency: 4000 Hz
Integration time: 10 sec
Single burst duration: 1 msec

Rms level	Level reduced by	Expected level	Actual level	Tolerance	Deviation
at overload (dB)	1 dB	dB	dB	dB	dB
120.2	119.2	79.2	79.2	2.2	0.0

ACOUSTIC TEST

The acoustic test of the complete SLM is tested at the frequency 125 Hz and 8000 Hz using a B&K type 4226 Multifunction Acoustic Calibrator. The test is performed in A weighting.

Frequency	Expected level	Actual level	Tolerance (dB)		Deviation
			+	-	
Hz	dB	Measured (dB)			dB
1000	94.0	94.0	0.0	0.0	0.0
125	77.9	78.1	1.0	1.0	0.2
8000	92.9	91.2	1.5	3.0	-1.7

-----END-----



CERTIFICATE OF CALIBRATION

Certificate No.: 21CA0120 03

Page: 1 of 2

Item tested

Description: Acoustical Calibrator (Class 1)
Manufacturer: Honglim Co., Ltd.
Type/Model No.: HLES-02
Serial/Equipment No.: 2019612870
Adaptors used: -

Item submitted by

Customer: Lam Environmental Services Limited.
Address of Customer: -
Request No.: -
Date of receipt: 20-Jan-2021

Date of test: 24-Jan-2021

Reference equipment used in the calibration

Description:	Model:	Serial No.	Expiry Date:	Traceable to:
Lab standard microphone	B&K 4180	2341427	11-May-2021	SCL
Preamplifier	B&K 2673	2743150	03-Jun-2021	CEPREI
Measuring amplifier	B&K 2610	2346941	03-Jun-2021	CEPREI
Signal generator	DS 360	33873	19-May-2021	CEPREI
Digital multi-meter	34401A	US36087050	19-May-2021	CEPREI
Audio analyzer	8903B	GB41300350	18-May-2021	CEPREI
Universal counter	53132A	MY40003662	18-May-2021	CEPREI

Ambient conditions

Temperature: 21 ± 1 °C
Relative humidity: 55 ± 10 %
Air pressure: 1000 ± 5 hPa

Test specifications


- The Sound Calibrator has been calibrated in accordance with the requirements as specified in IEC 60942 1997 Annex B and the lab calibration procedure SMTP004-CA-156.
- The calibrator was tested with its axis vertical facing downwards at the specific frequency using insert voltage technique.
- The results are rounded to the nearest 0.01 dB and 0.1 Hz and have not been corrected for variations from a reference pressure of 1013.25 hectoPascals as the maker's information indicates that the instrument is insensitive to pressure changes.

Test results

This is to certify that the sound calibrator conforms to the requirements of annex B of IEC 60942: 1997 for the conditions under which the test was performed. This does not imply that the sound calibrator meets IEC 60942 under any other conditions.

Details of the performed measurements are presented on page 2 of this certificate.

Approved Signatory:


Feng Junqi

Date: 25-Jan-2021

Company Chop:



Comments: The results reported in this certificate refer to the condition of the instrument on the date of calibration and carry no implication regarding the long-term stability of the instrument. The results apply to the item as received.



CERTIFICATE OF CALIBRATION

(Continuation Page)

Certificate No.: **21CA0120 03** Page: **2** of **2**

1, Measured Sound Pressure Level

The output Sound Pressure Level in the calibrator head was measured at the setting and frequency shown using a calibrated laboratory standard microphone and insert voltage technique. The results are given in below with the estimated uncertainties.

Frequency Shown Hz	Output Sound Pressure Level Setting dB	Measured Output Sound Pressure Level dB	(Output level in dB re 20 µPa) Estimated Expanded Uncertainty dB
1000	94.00	93.77	0.10

2, Sound Pressure Level Stability - Short Term Fluctuations

The Short Term Fluctuations was determined by measuring the maximum and minimum of the fast weighted DC output of the B&K 2610 measuring amplifier over a 20 second time interval as required in the standard. The Short Term Fluctuation was found to be:

At 1000 Hz **STF = 0.013 dB**
 Estimated expanded uncertainty **0.005 dB**

3, Actual Output Frequency

The determination of actual output frequency was made using a B&K 4180 microphone together with a B&K 2673 preamplifier connected to a B&K 2610 measuring amplifier. The AC output of the B&K 2610 was taken to an universal counter which was used to determine the frequency averaged over 20 second of operation as required by the standard. The actual output frequency at 1 KHz was:

At 1000 Hz **Actual Frequency = 999.3 Hz**
 Estimated expanded uncertainty **0.1 Hz** Coverage factor **k = 2.2**

4, Total Noise and Distortion

For the Total Noise and Distortion measurement, the unfiltered AC output of the B&K 2610 measuring amplifier was connected to an Agilent Type 8903 B distortion analyser. The TND result at 1 KHz was:

At 1000 Hz **TND = 0.4 %**
 Estimated expanded uncertainty **0.7 %**

The expanded uncertainties have been calculated in accordance with the ISO Publication "Guide to the expression of uncertainty in measurement", and gives an interval estimated to have a level of confidence of 95%. A coverage factor of 2 is assumed unless explicitly stated.

- End -

Calibrated by:
 Date: **24-Jan-2021**

Checked by:
 Date: **25-Jan-2021**

The standard(s) and equipment used in the calibration are traceable to national or international recognised standards and are calibrated on a schedule to maintain the required accuracy level.



Appendix 4.3

Wind Data



Wind Speed and Wind Direction

Date	Time	Wind Speed (m/s)	Wind Direction (degree)
1-Dec-21	00:00	0.9	181(S)
	01:00	2.3	231(SW)
	02:00	1.9	158(SSE)
	03:00	2.1	232(SW)
	04:00	2.1	214(SW)
	05:00	0.9	159(SSE)
	06:00	2.3	157(SSE)
	07:00	2.7	180(S)
	08:00	1.5	37(NE)
	09:00	1.1	49(NE)
	10:00	0.7	271(W)
	11:00	1.3	137(SE)
	12:00	2.7	126(SE)
	13:00	0.9	44(NE)
	14:00	1.3	139(SE)
	15:00	0.7	140(SE)
	16:00	0.9	90(E)
	17:00	0.9	187(S)
	18:00	0.5	182(S)
	19:00	0.9	318(NW)
	20:00	0.0	163(SSE)
	21:00	0.0	51(NE)
	22:00	0.5	77(ENE)
23:00	0.7	208(SSW)	
2-Dec-21	00:00	0.5	175(S)
	01:00	1.1	93(E)
	02:00	0.7	200(SSW)
	03:00	1.5	311(NW)
	04:00	0.9	240(WSW)
	05:00	0.9	39(NE)
	06:00	0.7	199(SSW)
	07:00	1.5	257(WSW)
	08:00	1.1	149(SSE)
	09:00	1.1	283(WNW)
	10:00	1.1	202(SSW)
	11:00	0.0	120(ESE)
	12:00	1.7	145(SE)
	13:00	1.1	96(E)
	14:00	0.9	196(SSW)
	15:00	0.9	167(SSE)
	16:00	0.7	200(SSW)
	17:00	0.5	139(SE)
	18:00	0.9	252(WSW)
	19:00	0.0	108(ESE)
	20:00	0.0	299(WNW)
	21:00	0.5	133(SE)
	22:00	0.5	102(ESE)
23:00	0.0	97(E)	



Wind Speed and Wind Direction

Date	Time	Wind Speed (m/s)	Wind Direction (degree)
3-Dec-21	00:00	0.0	154(SSE)
	01:00	1.3	349(N)
	02:00	1.3	307(NW)
	03:00	1.1	174(S)
	04:00	0.9	128(SE)
	05:00	0.9	15(NNE)
	06:00	1.1	18(NNE)
	07:00	0.7	226(SW)
	08:00	1.5	164(SSE)
	09:00	1.3	245(WSW)
	10:00	0.5	89(E)
	11:00	0.7	99(E)
	12:00	1.3	218(SW)
	13:00	0.7	243(WSW)
	14:00	0.7	132(SE)
	15:00	0.5	160(SSE)
	16:00	1.3	192(SSW)
	17:00	2.1	161(SSE)
	18:00	0.7	266(W)
	19:00	1.1	330(NNW)
	20:00	0.0	340(NNW)
	21:00	0.0	154(SSE)
	22:00	1.7	224(SW)
23:00	1.5	181(S)	
4-Dec-21	00:00	0.9	25(NNE)
	01:00	0.0	230(SW)
	02:00	1.3	176(S)
	03:00	3.1	152(SSE)
	04:00	2.7	187(S)
	05:00	1.1	122(ESE)
	06:00	0.0	125(SE)
	07:00	0.0	107(ESE)
	08:00	2.9	146(SE)
	09:00	2.5	177(S)
	10:00	0.5	246(WSW)
	11:00	2.1	32(NNE)
	12:00	2.7	215(SW)
	13:00	0.9	90(E)
	14:00	4.3	266(W)
	15:00	0.0	210(SSW)
	16:00	1.7	152(SSE)
	17:00	1.7	210(SSW)
	18:00	0.0	248(WSW)
	19:00	0.0	340(NNW)
	20:00	0.0	195(SSW)
	21:00	0.0	180(S)
	22:00	0.0	262(W)
23:00	0.0	341(NNW)	



Wind Speed and Wind Direction

Date	Time	Wind Speed (m/s)	Wind Direction (degree)
5-Dec-21	00:00	0.0	125(SE)
	01:00	0.0	335(NNW)
	02:00	0.5	343(NNW)
	03:00	0.7	116(ESE)
	04:00	0.5	103(ESE)
	05:00	0.0	245(WSW)
	06:00	0.0	228(SW)
	07:00	1.3	118(ESE)
	08:00	1.3	169(S)
	09:00	1.3	116(ESE)
	10:00	0.9	209(SSW)
	11:00	4.3	92(E)
	12:00	2.5	160(SSE)
	13:00	1.5	116(ESE)
	14:00	1.5	166(SSE)
	15:00	2.1	200(SSW)
	16:00	0.7	127(SE)
	17:00	2.1	142(SE)
	18:00	0.5	165(SSE)
	19:00	0.0	336(NNW)
	20:00	0.0	319(NW)
	21:00	1.1	209(SSW)
	22:00	0.7	308(NW)
23:00	0.0	294(WNW)	
6-Dec-21	00:00	0.0	322(NW)
	01:00	0.0	75(ENE)
	02:00	0.0	149(SSE)
	03:00	0.0	336(NNW)
	04:00	0.0	330(NNW)
	05:00	1.1	332(NNW)
	06:00	1.3	333(NNW)
	07:00	1.1	355(N)
	08:00	0.0	290(WNW)
	09:00	3.7	138(SE)
	10:00	2.7	225(SW)
	11:00	1.9	85(E)
	12:00	4.1	129(SE)
	13:00	0.9	75(ENE)
	14:00	2.9	132(SE)
	15:00	0.9	202(SSW)
	16:00	1.9	208(SSW)
	17:00	1.3	133(SE)
	18:00	0.9	138(SE)
	19:00	0.0	11(N)
	20:00	0.0	297(WNW)
	21:00	0.7	333(NNW)
	22:00	0.0	323(NW)
23:00	0.0	329(NNW)	



Wind Speed and Wind Direction

Date	Time	Wind Speed (m/s)	Wind Direction (degree)
7-Dec-21	00:00	0.0	23(NNE)
	01:00	0.0	194(SSW)
	02:00	0.0	348(NNW)
	03:00	0.0	323(NW)
	04:00	0.0	332(NNW)
	05:00	1.1	318(NW)
	06:00	0.0	11(N)
	07:00	0.0	321(NW)
	08:00	0.0	329(NNW)
	09:00	1.3	181(S)
	10:00	2.9	51(NE)
	11:00	2.5	160(SSE)
	12:00	2.3	163(SSE)
	13:00	0.5	207(SSW)
	14:00	1.5	213(SSW)
	15:00	1.3	215(SW)
	16:00	0.9	210(SSW)
	17:00	0.0	164(SSE)
	18:00	2.3	280(W)
	19:00	1.3	159(SSE)
	20:00	1.3	196(SSW)
	21:00	2.1	228(SW)
	22:00	2.1	197(SSW)
23:00	0.0	161(SSE)	
8-Dec-21	00:00	0.0	250(WSW)
	01:00	1.1	205(SSW)
	02:00	0.9	196(SSW)
	03:00	0.0	146(SE)
	04:00	0.0	210(SSW)
	05:00	0.0	202(SSW)
	06:00	0.0	130(SE)
	07:00	0.0	191(S)
	08:00	0.0	180(S)
	09:00	0.0	205(SSW)
	10:00	0.9	292(WNW)
	11:00	2.5	198(SSW)
	12:00	1.7	145(SE)
	13:00	1.7	216(SW)
	14:00	0.0	282(WNW)
	15:00	2.1	274(W)
	16:00	3.3	262(W)
	17:00	1.1	222(SW)
	18:00	0.0	353(N)
	19:00	0.7	225(SW)
	20:00	1.7	149(SSE)
	21:00	1.9	205(SSW)
	22:00	1.9	224(SW)
23:00	0.0	172(S)	

Wind Speed and Wind Direction

Date	Time	Wind Speed (m/s)	Wind Direction (degree)
9-Dec-21	00:00	2.3	201(SSW)
	01:00	0.7	181(S)
	02:00	1.3	158(SSE)
	03:00	0.0	193(SSW)
	04:00	0.0	223(SW)
	05:00	0.0	176(S)
	06:00	0.0	222(SW)
	07:00	0.0	149(SSE)
	08:00	2.1	173(S)
	09:00	2.1	184(S)
	10:00	0.0	219(SW)
	11:00	1.3	154(SSE)
	12:00	0.7	263(W)
	13:00	1.7	131(SE)
	14:00	0.9	162(SSE)
	15:00	0.0	196(SSW)
	16:00	2.1	169(S)
	17:00	0.5	193(SSW)
	18:00	0.5	162(SSE)
	19:00	0.0	282(WNW)
	20:00	0.0	274(W)
	21:00	0.5	180(S)
	22:00	1.5	181(S)
23:00	1.1	171(S)	
10-Dec-21	00:00	0.0	189(S)
	01:00	0.0	263(W)
	02:00	0.0	282(WNW)
	03:00	0.0	85(E)
	04:00	0.0	330(NNW)
	05:00	0.0	63(ENE)
	06:00	0.0	318(NW)
	07:00	0.0	324(NW)
	08:00	0.0	336(NNW)
	09:00	1.7	248(WSW)
	10:00	0.0	162(SSE)
	11:00	3.1	115(ESE)
	12:00	1.3	97(E)
	13:00	2.5	159(SSE)
	14:00	0.5	169(S)
	15:00	2.3	242(WSW)
	16:00	0.5	122(ESE)
	17:00	1.9	229(SW)
	18:00	1.1	201(SSW)
	19:00	0.7	161(SSE)
	20:00	1.5	162(SSE)
	21:00	0.0	129(SE)
	22:00	1.1	180(S)
23:00	1.7	189(S)	



Wind Speed and Wind Direction

Date	Time	Wind Speed (m/s)	Wind Direction (degree)
11-Dec-21	00:00	1.5	195(SSW)
	01:00	0.0	183(S)
	02:00	0.0	184(S)
	03:00	1.5	190(S)
	04:00	0.0	158(SSE)
	05:00	0.0	121(ESE)
	06:00	0.0	181(S)
	07:00	0.0	194(SSW)
	08:00	1.1	159(SSE)
	09:00	2.3	282(WNW)
	10:00	0.0	192(SSW)
	11:00	0.0	84(E)
	12:00	1.1	334(NNW)
	13:00	1.7	133(SE)
	14:00	0.7	166(SSE)
	15:00	1.3	249(WSW)
	16:00	1.3	150(SSE)
	17:00	1.3	10(N)
	18:00	1.5	224(SW)
	19:00	1.7	209(SSW)
	20:00	1.5	174(S)
	21:00	1.1	212(SSW)
	22:00	0.0	186(S)
23:00	0.0	188(S)	
12-Dec-21	00:00	0.7	246(WSW)
	01:00	0.0	209(SSW)
	02:00	0.0	182(S)
	03:00	0.0	202(SSW)
	04:00	0.0	191(S)
	05:00	0.0	321(NW)
	06:00	0.0	197(SSW)
	07:00	0.0	204(SSW)
	08:00	0.5	289(WNW)
	09:00	0.5	121(ESE)
	10:00	0.0	325(NW)
	11:00	1.3	331(NNW)
	12:00	0.0	161(SSE)
	13:00	2.9	193(SSW)
	14:00	2.5	145(SE)
	15:00	1.3	122(ESE)
	16:00	1.1	135(SE)
	17:00	0.7	200(SSW)
	18:00	0.0	336(NNW)
	19:00	0.9	227(SW)
	20:00	0.7	12(NNE)
	21:00	1.9	150(SSE)
	22:00	3.3	186(S)
23:00	2.7	176(S)	



Wind Speed and Wind Direction

Date	Time	Wind Speed (m/s)	Wind Direction (degree)
13-Dec-21	00:00	2.9	162(SSE)
	01:00	5.9	145(SE)
	02:00	2.9	153(SSE)
	03:00	2.7	162(SSE)
	04:00	5.3	171(S)
	05:00	3.7	156(SSE)
	06:00	2.9	133(SE)
	07:00	3.7	141(SE)
	08:00	3.1	182(S)
	09:00	2.7	124(SE)
	10:00	1.9	154(SSE)
	11:00	3.7	130(SE)
	12:00	4.1	136(SE)
	13:00	1.1	179(S)
	14:00	1.5	147(SSE)
	15:00	0.0	249(WSW)
	16:00	1.3	57(ENE)
	17:00	1.1	151(SSE)
	18:00	0.0	166(SSE)
	19:00	0.0	269(W)
	20:00	0.0	221(SW)
	21:00	0.0	129(SE)
	22:00	0.0	138(SE)
23:00	0.0	352(N)	
14-Dec-21	00:00	1.1	297(WNW)
	01:00	0.0	328(NNW)
	02:00	0.5	270(W)
	03:00	0.7	297(WNW)
	04:00	0.0	329(NNW)
	05:00	0.0	189(S)
	06:00	1.7	67(ENE)
	07:00	2.1	119(ESE)
	08:00	2.1	113(ESE)
	09:00	2.1	192(SSW)
	10:00	1.1	44(NE)
	11:00	0.7	107(ESE)
	12:00	1.3	188(S)
	13:00	1.3	176(S)
	14:00	0.5	349(N)
	15:00	0.0	240(WSW)
	16:00	0.7	315(NW)
	17:00	1.1	202(SSW)
	18:00	0.9	225(SW)
	19:00	2.1	204(SSW)
	20:00	1.7	196(SSW)
	21:00	1.9	213(SSW)
	22:00	1.3	180(S)
23:00	1.7	202(SSW)	



Wind Speed and Wind Direction

Date	Time	Wind Speed (m/s)	Wind Direction (degree)
15-Dec-21	00:00	0.9	172(S)
	01:00	2.7	175(S)
	02:00	0.0	192(SSW)
	03:00	0.0	222(SW)
	04:00	0.0	116(ESE)
	05:00	0.0	150(SSE)
	06:00	0.0	180(S)
	07:00	0.0	161(SSE)
	08:00	1.1	199(SSW)
	09:00	0.0	193(SSW)
	10:00	2.9	169(S)
	11:00	1.7	168(SSE)
	12:00	1.9	206(SSW)
	13:00	1.5	230(SW)
	14:00	0.7	333(NNW)
	15:00	1.7	159(SSE)
	16:00	2.3	159(SSE)
	17:00	0.9	178(S)
	18:00	0.9	219(SW)
	19:00	1.3	172(S)
	20:00	0.9	234(SW)
	21:00	0.0	190(S)
	22:00	1.9	162(SSE)
23:00	0.0	210(SSW)	
16-Dec-21	00:00	0.0	127(SE)
	01:00	1.3	175(S)
	02:00	0.0	232(SW)
	03:00	1.1	202(SSW)
	04:00	1.7	181(S)
	05:00	0.7	217(SW)
	06:00	0.0	149(SSE)
	07:00	0.5	216(SW)
	08:00	0.0	220(SW)
	09:00	2.5	199(SSW)
	10:00	2.5	250(WSW)
	11:00	2.5	174(S)
	12:00	1.9	220(SW)
	13:00	1.5	156(SSE)
	14:00	4.3	199(SSW)
	15:00	2.1	170(S)
	16:00	1.7	133(SE)
	17:00	0.0	60(ENE)
	18:00	0.0	168(SSE)
	19:00	0.7	232(SW)
	20:00	0.0	124(SE)
	21:00	0.0	68(ENE)
	22:00	0.0	301(WNW)
23:00	0.0	62(ENE)	



Wind Speed and Wind Direction

Date	Time	Wind Speed (m/s)	Wind Direction (degree)
17-Dec-21	00:00	0.0	170(S)
	01:00	0.0	154(SSE)
	02:00	0.0	108(ESE)
	03:00	0.0	124(SE)
	04:00	0.0	206(SSW)
	05:00	0.5	92(E)
	06:00	1.7	153(SSE)
	07:00	0.5	86(E)
	08:00	1.1	46(NE)
	09:00	2.1	103(ESE)
	10:00	0.9	133(SE)
	11:00	2.1	346(NNW)
	12:00	0.7	46(NE)
	13:00	1.3	100(E)
	14:00	1.7	223(SW)
	15:00	1.1	189(S)
	16:00	1.1	147(SSE)
	17:00	0.5	123(ESE)
	18:00	1.3	134(SE)
	19:00	2.1	156(SSE)
	20:00	0.9	145(SE)
	21:00	1.5	225(SW)
	22:00	1.1	189(S)
23:00	0.9	272(W)	
18-Dec-21	00:00	0.5	137(SE)
	01:00	1.3	146(SE)
	02:00	1.1	140(SE)
	03:00	0.7	112(ESE)
	04:00	1.3	73(ENE)
	05:00	1.9	83(E)
	06:00	0.7	276(W)
	07:00	1.7	111(ESE)
	08:00	0.9	323(NW)
	09:00	1.3	128(SE)
	10:00	0.5	127(SE)
	11:00	1.1	278(W)
	12:00	1.5	141(SE)
	13:00	1.1	234(SW)
	14:00	1.1	132(SE)
	15:00	0.0	246(WSW)
	16:00	0.9	204(SSW)
	17:00	0.7	154(SSE)
	18:00	0.9	128(SE)
	19:00	0.0	75(ENE)
	20:00	0.0	90(E)
	21:00	0.0	337(NNW)
	22:00	2.1	188(S)
23:00	1.3	141(SE)	

Wind Speed and Wind Direction

Date	Time	Wind Speed (m/s)	Wind Direction (degree)
19-Dec-21	00:00	0.7	25(NNE)
	01:00	0.7	238(WSW)
	02:00	0.9	229(SW)
	03:00	1.1	273(W)
	04:00	0.9	18(NNE)
	05:00	0.7	109(ESE)
	06:00	1.3	32(NNE)
	07:00	0.7	27(NNE)
	08:00	0.7	63(ENE)
	09:00	0.9	190(S)
	10:00	0.7	210(SSW)
	11:00	1.5	237(WSW)
	12:00	2.1	160(SSE)
	13:00	0.7	105(ESE)
	14:00	1.3	124(SE)
	15:00	0.5	90(E)
	16:00	0.0	116(ESE)
	17:00	1.5	200(SSW)
	18:00	0.5	120(ESE)
	19:00	1.1	147(SSE)
	20:00	0.0	102(ESE)
	21:00	0.7	171(S)
	22:00	0.0	297(WNW)
23:00	0.0	192(SSW)	
20-Dec-21	00:00	0.0	113(ESE)
	01:00	0.0	112(ESE)
	02:00	0.0	196(SSW)
	03:00	1.1	185(S)
	04:00	0.7	146(SE)
	05:00	0.9	180(S)
	06:00	0.7	232(SW)
	07:00	2.5	128(SE)
	08:00	0.9	158(SSE)
	09:00	0.5	259(W)
	10:00	1.1	270(W)
	11:00	1.3	152(SSE)
	12:00	0.0	241(WSW)
	13:00	1.1	278(W)
	14:00	0.9	314(NW)
	15:00	1.7	189(S)
	16:00	0.0	151(SSE)
	17:00	1.3	283(WNW)
	18:00	1.9	102(ESE)
	19:00	1.1	197(SSW)
	20:00	1.1	129(SE)
	21:00	0.9	107(ESE)
	22:00	0.5	82(E)
23:00	0.0	47(NE)	



Wind Speed and Wind Direction

Date	Time	Wind Speed (m/s)	Wind Direction (degree)
21-Dec-21	00:00	0.9	246(WSW)
	01:00	2.3	102(ESE)
	02:00	0.9	50(NE)
	03:00	1.7	262(W)
	04:00	0.0	253(WSW)
	05:00	0.5	349(N)
	06:00	0.0	280(W)
	07:00	0.7	126(SE)
	08:00	0.5	275(W)
	09:00	1.7	100(E)
	10:00	1.1	219(SW)
	11:00	1.5	137(SE)
	12:00	1.1	158(SSE)
	13:00	0.9	90(E)
	14:00	0.0	98(E)
	15:00	0.7	70(ENE)
	16:00	0.9	226(SW)
	17:00	0.7	312(NW)
	18:00	0.9	347(NNW)
	19:00	0.0	343(NNW)
	20:00	0.7	51(NE)
	21:00	0.5	131(SE)
	22:00	0.5	126(SE)
23:00	0.0	193(SSW)	
22-Dec-21	00:00	0.0	241(WSW)
	01:00	0.0	121(ESE)
	02:00	0.0	136(SE)
	03:00	0.5	19(NNE)
	04:00	0.9	66(ENE)
	05:00	0.0	169(S)
	06:00	0.0	209(SSW)
	07:00	0.0	307(NW)
	08:00	0.0	128(SE)
	09:00	0.0	224(SW)
	10:00	0.0	124(SE)
	11:00	2.9	66(ENE)
	12:00	0.7	220(SW)
	13:00	1.1	100(E)
	14:00	4.3	85(E)
	15:00	1.5	82(E)
	16:00	0.0	317(NW)
	17:00	0.9	177(S)
	18:00	0.7	189(S)
	19:00	1.1	145(SE)
	20:00	2.1	195(SSW)
	21:00	0.5	218(SW)
	22:00	0.0	55(NE)
23:00	0.9	149(SSE)	



Wind Speed and Wind Direction

Date	Time	Wind Speed (m/s)	Wind Direction (degree)
23-Dec-21	00:00	0.5	76(ENE)
	01:00	0.0	56(NE)
	02:00	1.3	296(WNW)
	03:00	0.5	288(WNW)
	04:00	0.0	111(ESE)
	05:00	2.3	163(SSE)
	06:00	2.1	181(S)
	07:00	1.1	185(S)
	08:00	1.1	189(S)
	09:00	1.5	208(SSW)
	10:00	2.5	192(SSW)
	11:00	2.7	187(S)
	12:00	1.5	122(ESE)
	13:00	0.0	15(NNE)
	14:00	1.9	249(WSW)
	15:00	1.5	290(WNW)
	16:00	1.5	254(WSW)
	17:00	0.7	193(SSW)
	18:00	2.3	36(NE)
	19:00	1.3	122(ESE)
	20:00	0.0	19(NNE)
	21:00	0.5	254(WSW)
	22:00	0.7	169(S)
23:00	0.0	145(SE)	
24-Dec-21	00:00	0.0	228(SW)
	01:00	0.0	231(SW)
	02:00	0.0	295(WNW)
	03:00	0.7	149(SSE)
	04:00	0.0	151(SSE)
	05:00	0.0	188(S)
	06:00	0.0	244(WSW)
	07:00	0.0	197(SSW)
	08:00	0.0	158(SSE)
	09:00	0.0	206(SSW)
	10:00	1.1	224(SW)
	11:00	1.3	89(E)
	12:00	1.7	242(WSW)
	13:00	0.0	261(W)
	14:00	0.7	158(SSE)
	15:00	1.7	348(NNW)
	16:00	1.5	356(N)
	17:00	0.9	126(SE)
	18:00	0.9	30(NNE)
	19:00	0.0	126(SE)
	20:00	0.9	32(NNE)
	21:00	0.9	295(WNW)
	22:00	0.0	150(SSE)
23:00	0.0	216(SW)	



Wind Speed and Wind Direction

Date	Time	Wind Speed (m/s)	Wind Direction (degree)
25-Dec-21	00:00	0.9	247(WSW)
	01:00	0.5	270(W)
	02:00	0.9	213(SSW)
	03:00	1.3	193(SSW)
	04:00	1.1	198(SSW)
	05:00	1.3	151(SSE)
	06:00	0.9	134(SE)
	07:00	0.9	200(SSW)
	08:00	1.3	210(SSW)
	09:00	1.7	146(SE)
	10:00	2.9	122(ESE)
	11:00	2.7	105(ESE)
	12:00	2.7	113(ESE)
	13:00	1.1	137(SE)
	14:00	1.1	77(ENE)
	15:00	1.5	199(SSW)
	16:00	1.7	192(SSW)
	17:00	1.9	150(SSE)
	18:00	2.7	183(S)
	19:00	2.1	148(SSE)
	20:00	2.3	189(S)
	21:00	1.7	141(SE)
	22:00	0.7	220(SW)
23:00	2.7	130(SE)	
26-Dec-21	00:00	2.1	148(SSE)
	01:00	1.9	171(S)
	02:00	2.9	100(E)
	03:00	5.3	146(SE)
	04:00	2.9	134(SE)
	05:00	3.7	161(SSE)
	06:00	2.7	196(SSW)
	07:00	2.9	183(S)
	08:00	3.3	124(SE)
	09:00	3.3	130(SE)
	10:00	3.7	175(S)
	11:00	2.7	168(SSE)
	12:00	3.7	150(SSE)
	13:00	2.9	207(SSW)
	14:00	2.1	137(SE)
	15:00	2.7	54(NE)
	16:00	3.7	156(SSE)
	17:00	2.1	187(S)
	18:00	3.9	147(SSE)
	19:00	4.5	213(SSW)
	20:00	5.3	183(S)
	21:00	4.3	139(SE)
	22:00	1.7	204(SSW)
23:00	2.9	132(SE)	



Wind Speed and Wind Direction

Date	Time	Wind Speed (m/s)	Wind Direction (degree)
27-Dec-21	00:00	2.5	174(S)
	01:00	2.5	135(SE)
	02:00	4.5	123(ESE)
	03:00	3.7	135(SE)
	04:00	7.3	163(SSE)
	05:00	4.3	170(S)
	06:00	3.5	155(SSE)
	07:00	3.9	125(SE)
	08:00	2.7	88(E)
	09:00	3.3	123(ESE)
	10:00	5.1	113(ESE)
	11:00	3.7	123(ESE)
	12:00	1.3	120(ESE)
	13:00	0.9	222(SW)
	14:00	2.5	101(E)
	15:00	2.5	146(SE)
	16:00	3.7	130(SE)
	17:00	1.9	184(S)
	18:00	1.5	150(SSE)
	19:00	3.5	118(ESE)
	20:00	2.3	158(SSE)
	21:00	2.9	137(SE)
	22:00	2.5	111(ESE)
23:00	1.7	83(E)	
28-Dec-21	00:00	2.5	146(SE)
	01:00	1.3	159(SSE)
	02:00	1.1	163(SSE)
	03:00	1.1	237(WSW)
	04:00	1.1	161(SSE)
	05:00	2.9	152(SSE)
	06:00	0.9	281(W)
	07:00	0.5	49(NE)
	08:00	2.5	137(SE)
	09:00	0.9	139(SE)
	10:00	2.1	177(S)
	11:00	1.1	190(S)
	12:00	2.3	78(ENE)
	13:00	2.9	102(ESE)
	14:00	1.5	154(SSE)
	15:00	1.3	164(SSE)
	16:00	1.9	57(ENE)
	17:00	1.5	75(ENE)
	18:00	0.9	148(SSE)
	19:00	1.3	136(SE)
	20:00	0.5	176(S)
	21:00	0.7	174(S)
	22:00	0.9	203(SSW)
23:00	0.0	351(N)	

Wind Speed and Wind Direction

Date	Time	Wind Speed (m/s)	Wind Direction (degree)
29-Dec-21	00:00	1.5	193(SSW)
	01:00	0.9	158(SSE)
	02:00	0.5	270(W)
	03:00	1.1	89(E)
	04:00	0.9	194(SSW)
	05:00	0.0	109(ESE)
	06:00	0.0	227(SW)
	07:00	0.0	139(SE)
	08:00	0.9	286(WNW)
	09:00	0.0	209(SSW)
	10:00	0.7	141(SE)
	11:00	1.7	331(NNW)
	12:00	4.1	354(N)
	13:00	2.9	340(NNW)
	14:00	5.1	9(N)
	15:00	1.3	107(ESE)
	16:00	1.3	121(ESE)
	17:00	1.5	169(S)
	18:00	1.7	148(SSE)
	19:00	1.5	79(E)
	20:00	0.0	323(NW)
	21:00	0.7	323(NW)
	22:00	0.0	336(NNW)
	23:00	0.0	355(N)
30-Dec-21	00:00	2.1	310(NW)
	01:00	1.7	355(N)
	02:00	0.9	82(E)
	03:00	2.1	21(NNE)
	04:00	0.0	137(SE)
	05:00	1.5	89(E)
	06:00	1.9	184(S)
	07:00	1.3	131(SE)
	08:00	1.1	111(ESE)
	09:00	0.0	60(ENE)
	10:00	2.3	119(ESE)
	11:00	3.3	129(SE)
	12:00	2.5	78(ENE)
	13:00	2.9	96(E)
	14:00	2.3	145(SE)
	15:00	1.5	123(ESE)
	16:00	1.9	144(SE)
	17:00	1.7	205(SSW)
	18:00	1.1	219(SW)
	19:00	1.1	156(SSE)
	20:00	0.7	190(S)
	21:00	0	181(S)
	22:00	0.9	187(S)
	23:00	0	187(S)



Wind Speed and Wind Direction

Date	Time	Wind Speed (m/s)	Wind Direction (degree)
31-Dec-21	00:00	0	163(SSE)
	01:00	0	123(ESE)
	02:00	0	185(S)
	03:00	0	322(NW)
	04:00	0	209(SSW)
	05:00	0	149(SSE)
	06:00	2.5	117(ESE)
	07:00	1.5	139(SE)
	08:00	1.7	109(ESE)
	09:00	0	202(SSW)
	10:00	2.3	142(SE)
	11:00	1.5	240(WSW)
	12:00	1.9	111(ESE)
	13:00	3.5	94(E)
	14:00	2.7	85(E)
	15:00	2.1	295(WNW)
	16:00	2.1	205(SSW)
	17:00	1.7	184(S)
	18:00	1.9	205(SSW)
	19:00	1.9	193(SSW)
	20:00	1.1	251(WSW)
	21:00	0.5	99(E)
	22:00	0	318(NW)
23:00	1.5	185(S)	



Appendix 5.1

Monitoring Schedule for Reporting Month and Next Reporting Month



Contract No. SPW 12/2021
Environmental Team (2021-2024)
for Shek Wui Effluent Polishing Plant - Main Works
Tentative Impact Monitoring Schedule
Dec 2021

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
			01 Dec	02 Dec	03 Dec	04 Dec
					AQM - 24hr TSP	AQM - 1hr TSP
					Ecological Monitoring	
05 Dec	06 Dec	07 Dec	08 Dec	09 Dec	10 Dec	11 Dec
				AQM - 24hr TSP	AQM - 1hr TSP	
					NM	
					Ecological Monitoring	
12 Dec	13 Dec	14 Dec	15 Dec	16 Dec	17 Dec	18 Dec
			AQM - 24hr TSP	AQM - 1hr TSP		
				NM		
					Ecological Monitoring	
19 Dec	20 Dec	21 Dec	22 Dec	23 Dec	24 Dec	25 Dec
		AQM - 24hr TSP	AQM - 1hr TSP			
			NM			
				Ecological Monitoring		
26 Dec	27 Dec	28 Dec	29 Dec	30 Dec	31 Dec	
	AQM - 24hr TSP	AQM - 1hr TSP				
		NM				
					Ecological Monitoring	

Remark:

- AQM: Air Quality Monitoring
- NM: Noise Monitoring, the monitoring dates are tentative and subject to change
- Ecological Monitoring dates are tentative and subject to change based on real-time tide.



Contract No. SPW 12/2021
Environmental Team (2021-2024)
for Shek Wui Effluent Polishing Plant - Main Works
Tentative Impact Monitoring Schedule
Jan 2022

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
						01 Jan AQM - 24hr TSP
02 Jan	03 Jan AQM - 1hr TSP NM	04 Jan	05 Jan	06 Jan	07 Jan AQM - 24hr TSP Ecological Monitoring	08 Jan AQM - 1hr TSP
09 Jan	10 Jan	11 Jan	12 Jan	13 Jan AQM - 24hr TSP	14 Jan AQM - 1hr TSP NM Ecological Monitoring	15 Jan
16 Jan	17 Jan	18 Jan	19 Jan AQM - 24hr TSP	20 Jan AQM - 1hr TSP NM	21 Jan Ecological Monitoring	22 Jan
23 Jan	24 Jan	25 Jan AQM - 24hr TSP	26 Jan AQM - 1hr TSP NM	27 Jan	28 Jan Ecological Monitoring	29 Jan AQM - 24hr TSP
30 Jan	31 Jan AQM - 1hr TSP NM					

Remark:

- AQM: Air Quality Monitoring
- NM: Noise Monitoring, the monitoring dates are tentative and subject to change
- Ecological Monitoring dates are tentative and subject to change based on real-time tide.



Appendix 5.2

Noise Monitoring Results and Graphical Presentations



Noise Monitoring Result

Day Time (0700 - 1900hrs on weekday)

Location: NM1 - G/F, Wai Loi Tsuen

Date	Time	Weather	Wind Speed (m/s)	Measurement Noise Level			Baseline Level	Construction Noise Level	Limit Level
				Leq	L10	L90	Leq	Leq	Leq
Unit: dB(A), (30min)									
10/12/2021	13:00	Fine	0.0	56.5	59.2	54.3	63.4	57	75
16/12/2021	10:00	Fine	0.0	57.1	60.5	52.6	63.4	57	75
22/12/2021	13:00	Fine	0.0	57.8	59.9	54.1	63.4	58	75
28/12/2021	13:10	Fine	0.0	57.5	59.5	53.5	63.4	58	75

Location: NM2 - G/F, Fu Tei Au

Date	Time	Weather	Wind Speed (m/s)	Measurement Noise Level			Baseline Level	Construction Noise Level	Limit Level
				Leq	L10	L90	Leq	Leq	Leq
Unit: dB(A), (30-min)									
10/12/2021	14:00	Fine	0.0	58.0	61.0	53.0	58.0	58	75
16/12/2021	10:45	Fine	0.0	58.2	61.1	53.1	58.0	45	75
22/12/2021	13:50	Fine	0.0	57.8	59.8	55.6	58.0	58	75
28/12/2021	14:00	Fine	0:00	57.9	59.8	56.0	58.0	58	75

Location: NM3 - G/F, Man kok Village




Date	Time	Weather	Wind Speed (m/s)	Measurement Noise Level			Baseline Level	Construction Noise Level	Limit Level
				Leq	L10	L90	Leq	Leq	Leq
Unit: dB(A), (30min)									
10/12/2021	15:00	Fine	0.0	61.5	64.5	58.9	63.4	62	75
16/12/2021	11:30	Fine	0.0	61.0	64.2	58.9	63.4	61	75
22/12/2021	15:00	Fine	0.0	60.7	63.0	58.7	63.4	61	75
28/12/2021	15:00	Fine	0:00	60.8	62.9	57.9	63.4	61	75

* Free field correction (Additional 3dB(A)) was made on NM1, NM2, and NM3 measurement result



Graphic Presentation of Noise Monitoring Result

Day Time (0700 - 1900hrs on normal weekdays)





Appendix 5.3

Air Quality Monitoring Results and Graphical Presentations

Report on 1-hour TSP monitoring at AM1 - Wai Loi Tsuen
 Action Level ($\mu\text{g}/\text{m}^3$) - 320
 Limit Level ($\mu\text{g}/\text{m}^3$) - 500

Date	Weather Condition	Time	Mass Concentration ($\mu\text{g}/\text{m}^3$)	Model No.	Serial No.
4-Dec-21	Fine	8:56	11	831	Y23160
4-Dec-21	Fine	9:57	183		
4-Dec-21	Fine	10:58	98		
10-Dec-21	Fine	13:00	18	BT-645	R22586
10-Dec-21	Fine	14:01	16		
10-Dec-21	Fine	15:02	18		
16-Dec-21	Fine	8:49	20		
16-Dec-21	Fine	9:50	33		
16-Dec-21	Fine	10:51	26		
22-Dec-21	Fine	13:40	17		X19299
22-Dec-21	Fine	14:41	18		
22-Dec-21	Fine	15:42	18		
28-Dec-21	Fine	13:15	18		
28-Dec-21	Fine	14:16	16		
28-Dec-21	Fine	15:17	18		



Report on 1-hour TSP monitoring at AM2 - Fu Tei Au
Action Level ($\mu\text{g}/\text{m}^3$) - 322
Limit Level ($\mu\text{g}/\text{m}^3$) - 500

Date	Weather Condition	Time	Mass Concentration ($\mu\text{g}/\text{m}^3$)	Model No.	Serial No.
4-Dec-21	Fine	8:44	30	831	Y23153
4-Dec-21	Fine	9:58	102		
4-Dec-21	Fine	10:59	100		
10-Dec-21	Fine	13:01	19	BT-645	X19299
10-Dec-21	Fine	14:02	18		
10-Dec-21	Fine	15:03	20		
16-Dec-21	Fine	8:41	31		
16-Dec-21	Fine	9:42	29		
16-Dec-21	Fine	10:43	30		
22-Dec-21	Fine	13:15	15		
22-Dec-21	Fine	14:16	15		
22-Dec-21	Fine	15:17	15		
28-Dec-21	Fine	13:10	18		
28-Dec-21	Fine	14:11	18		
28-Dec-21	Fine	15:12	19		
					R22586



Location: AM1a - Site Boundary of the Shek Wu Hui STW (East)
 Impact Monitoring Result on 24-hour TSP monitoring

Date	Sampling Time	Weather Condition	Pressure, hPa		Temp., °C		Filter paper no.	Filter Weight, g		Elapse Time, hr		Sampling Time, hr	Flow Rate, m ³ /min			Total Volume, m ³	TSP Level, ug/m ³	Model No.	Serial No.
			Initial	Final	Initial	Final		Initial	Final	Initial, Qsi	Final, Qsf		Average						
03-Dec-21	8:00	Fine	1021.5	1022.2	18	18.1	AM1a_24hr_008377	2.6950	2.8709	17437.93	17461.93	24.00	1.26	1.26	1.26	1809	97	G3101	0401-1105
09-Dec-21	8:00	Fine	1022.3	1020.7	20.2	20.9	AM1a_24hr_008378	2.6750	2.7389	17461.93	17485.93	24.00	1.25	1.28	1.27	1822	35		
15-Dec-21	8:00	Cloudy	1016.1	1015.8	21.5	23.2	AM1a_24hr_010090	2.7615	2.8633	17485.93	17509.93	24.00	1.20	1.22	1.21	1739	59		
21-Dec-21	8:00	Cloudy	1013.5	1016.5	17.3	19.3	AM1a_24hr_010108	2.7854	2.8520	17509.93	17533.93	24.00	1.25	1.25	1.25	1804	37		
27-Dec-21	8:00	Fine	1027.1	1024.4	12	15.3	AM1a_24hr_010131	2.7873	2.8652	17533.93	17557.93	24.00	1.27	1.26	1.27	1823	43		





Location: AM2a - Site Boundary of the Shek Wu Hui STW (North)
 Impact Monitoring Result on 24-hour TSP monitoring

Date	Sampling Time	Weather Condition	Pressure, hPa		Temp. , °C		Filter paper no.	Filter Weight, g		Elapse Time, hr		Sampling Time, hr	Flow Rate, m ³ /min			Total Volume, m ³	TSP Level, ug/m ³	Model No.	Serial No.
			Initial	Final	Initial	Final		Initial	Final	Initial, Qsi	Final, Qsf		Average						
03-Dec-21	8:00	Fine	1021.5	1022.2	18	18.1	AM2a_24hr_008379	2.6912	2.8269	17437.93	17461.93	24.00	1.28	1.31	1.29	1864	73	G3101	1096-2305
09-Dec-21	8:00	Fine	1022.3	1020.7	20.2	20.9	AM2a_24hr_010067	2.7237	2.8556	17461.93	17485.93	24.00	1.25	1.25	1.25	1798	73		
15-Dec-21	8:00	Cloudy	1016.1	1015.8	21.5	23.2	AM2a_24hr_010091	2.7587	2.8755	17485.93	17509.93	24.00	1.19	1.19	1.19	1710	68		
21-Dec-21	8:00	Cloudy	1013.5	1016.5	17.3	19.3	AM2a_24hr_010130	2.7939	2.873	17509.93	17533.93	24.00	1.19	1.19	1.19	1719	39		
27-Dec-21	8:00	Fine	1027.1	1024.4	12	15.3	AM2a_24hr_010148	2.7956	2.9604	17533.93	17557.93	24.00	1.16	1.15	1.15	1659	99		





Graphic Presentation of TSP Result





Graphic Presentation of TSP Result





Appendix 5.4

Details of Ecological Monitoring Results in the Reporting Month

5.1. ECOLOGICAL MONITORING RESULTS

5.1.1. For this reporting month, the numbers of species and individuals recorded were provided in **Table 1** and the abundance of representative species were shown in **Table 2**.

Table 1 Total Bird Species and Abundance in the Reporting Month

	Number of Species	Abundance
All Avifauna	50	2293
Waterbirds	19	739

Table 2 Abundance of Representative Waterbirds in the Reporting Month

Species Name	Common Name	Chinese Name	Abundance
<i>Egretta garzetta</i>	Little Egret	小白鷺	114
<i>Ardea cinerea</i>	Grey Heron	蒼鷺	152
<i>Ardeola bacchus</i>	Chinese Pond Heron	池鷺	102
<i>Phalacrocorax carbo</i>	Great Cormorant	普通鸕鶿	109
<i>Ardea alba</i>	Great Egret	大白鷺	75
<i>Bubulcus coromandus</i>	Eastern Cattle Egret	牛背鷺	81
		Total	633

Analysis

5.1.2. The result of student t-tests for all waterbirds and representative waterbirds are compiled in **Table 3 and 4** respectively. Further details are provided in **Appendix 5.4b**.

Table 3 T-test Result for All Waterbirds in the Reporting Month

T-values of Data in Reporting Month			Confidence Level (Critical Value)	
			95% (-2.132)	99% (-3.747)
Abundance	Monthly	6.476	✓	✓
	Seasonal	7.253	✓	✓

Remarks:

✓ = T-value falls within the confidence level; the impact monitoring data shows no significant difference to the baseline data.

✗ = T-value falls outside the confidence level; the impact monitoring data shows significant difference to the baseline data.

Table 4 T-test Result for Representative Waterbirds in the Reporting Month

Common Name of Representative Waterbird	T-value	Confidence Level (Critical Value)		T-value	Confidence Level (Critical Value)		Overall
	Monthly	95% (-2.132)	99% (-3.747)	Seasonal	95% (-2.132)	99% (-3.747)	
Little Egret	3.063	✓	✓	2.438	✓	✓	✓
Grey Heron	4.348	✓	✓	3.195	✓	✓	✓
Chinese Pond Heron	5.879	✓	✓	5.879	✓	✓	✓
Great Cormorant	3.334	✓	✓	5.035	✓	✓	✓
Great Egret	2.920	✓	✓	3.244	✓	✓	✓
Eastern Cattle Egret	3.320	✓	✓	3.971	✓	✓	✓

Remarks:

✓ = T-value falls within the confidence level; the impact monitoring data shows no significant difference to the baseline data.

✗ = T-value falls outside the confidence level; the impact monitoring data shows significant difference to the baseline data.

* Great Cormorant (*Phalacrocorax carbo*) and Grey Heron (*Ardea cinerea*) were not recognised as representative waterbird species during wet season.

5.1.3. No Action Level and Limit Level was triggered for ecological monitoring in the reporting month.

5.1.4. Site observation in the reporting month shows that construction activities are similar to previous months. However, moderate to High level of Construction noises from the Project Site were recorded during the monitoring. Although no Action Level and Limit Level was triggered, mitigation measures such as noise barrier in green and hoarding in green around the construction site near Sheung Yue River was recommended.

5.1.5. The monitoring work will continue next month to evaluate any construction impact on waterbirds.

Observations

5.1.6. Waterbird behaviour observed during ecological monitoring are listed below:

- Flying
- Foraging
- Soaring
- Resting

5.1.7. The anthropogenic activities observed during ecological monitoring are listed in **Table 5**.

Table 5 Observations during Ecological Monitoring in the Reporting Month

Location(s)	Observations	
	Project Related	Non-project Related
T1 (PC1, PC2)	N/A	Human Activities such as Fishing
T2 (PC3, PC4)	Construction activities such as Sheet-piling, generator & welding	Human Activities such as Fishing, Landscape Planting

Location(s)	Observations	
	Project Related	Non-project Related
	works Scaffolding, sedimentation Tank, Excavation and crane	Construction activities such as Sheet-piling, generator & welding works Scaffolding, sedimentation Tank, Excavation and crane
PC5	Construction activities Excavation and crane	N/A
T3 (PC6, PC7)	Construction activities such as Sheet-piling	Human Activities such as Fishing Construction activities such as Excavation Sheet-piling, generator & welding works Scaffolding



Appendix 5.5

Ecological Monitoring Results and Analysis

Summary data of the Ecological Monitoring

Scientific Names	Common Names	Chinese Names	Waterbird	Point Count Abundance	Transect Count Abundance
<i>Nycticorax nycticorax</i>	Black-crowned Night Heron	夜鷺	X	2	N/A
<i>Ardeola bacchus</i>	Chinese Pond Heron	池鷺	X	102	+++++
<i>Bubulcus coromandus</i>	Eastern Cattle Egret	牛背鷺	X	81	+++++
<i>Ardea cinerea</i>	Grey Heron	蒼鷺	X	152	+++++
<i>Ardea alba</i>	Great Egret	大白鷺	X	75	+++++
<i>Egretta garzetta</i>	Little Egret	小白鷺	X	114	+++++
<i>Phalacrocorax carbo</i>	Great Cormorant	普通鸕鶿	X	109	+++++
<i>Milvus migrans</i>	Black Kite	黑鳶	X	17	+
<i>Amauornis phoenicurus</i>	White-breasted Waterhen	白胸苦惡鳥	X	2	N/A
<i>Himantopus himantopus</i>	Black-winged Stilt	黑翅長腳鷗	X	3	+
<i>Tringa stagnatilis</i>	Marsh Sandpiper	澤鷗	X	3	+
<i>Tringa nebularia</i>	Common Greenshank	青腳鷗	X	5	+
<i>Tringa ochropus</i>	Green Sandpiper	白腰草鷗	X	3	+
<i>Actitis hypoleucos</i>	Common Sandpiper	磯鷗	X	41	++++
<i>Spilopelia chinensis</i>	Spotted Dove	珠頸斑鳩		99	+++++
<i>Centropus sinensis</i>	Greater Coucal	褐翅鴉鵂	X	1	+
<i>Apus pacificus</i>	Pacific Swift	白腰雨燕		0	+
<i>Halcyon smyrnensis</i>	White-throated Kingfisher	白胸翡翠	X	11	+
<i>Alcedo atthis</i>	Common Kingfisher	普通翠鳥	X	13	++
<i>Ceryle rudis</i>	Pied Kingfisher	斑魚狗	X	4	++
<i>Psittacula krameri</i>	Rose-ringed Parakeet	紅領綠鸚鵡		11	++
<i>Lanius schach</i>	Long-tailed Shrike	棕背伯勞		1	+
<i>Dicrurus macrocercus</i>	Black Drongo	黑卷尾		2	+
<i>Pica pica</i>	Eurasian Magpie	喜鵲		10	+
<i>Corvus torquatus</i>	Collared Crow	白頸鴉	X	1	+
<i>Corvus macrorhynchos</i>	Large-billed Crow	大嘴烏鴉		6	+
<i>Parus cinereus</i>	Cinereous Tit	蒼背山雀		34	++++
<i>Pycnonotus jocosus</i>	Red-whiskered Bulbul	紅耳鶇		165	+++++
<i>Pycnonotus sinensis</i>	Chinese Bulbul	白頭鶇		138	+++++
<i>Hirundo rustica</i>	Barn Swallow	家燕		17	+
<i>Cecropis daurica</i>	Red-rumped Swallow	金腰燕		10	++
<i>Phylloscopus inornatus</i>	Yellow-browed Warbler	黃眉柳鶯		58	+++++

Scientific Names	Common Names	Chinese Names	Waterbird	Point Count Abundance	Transect Count Abundance
<i>Prinia flaviventris</i>	Yellow-bellied Prinia	黃腹鷦鶯		15	+
<i>Prinia inornata</i>	Plain Prinia	純色鷦鶯		34	++++
<i>Orthotomus sutorius</i>	Common Tailorbird	長尾縫葉鶯		74	+++++
<i>Garrulax perspicillatus</i>	Masked Laughingthrush	黑臉噪鶇		7	+
<i>Zosterops japonicus</i>	Japanese White-eye	暗綠繡眼鳥		174	+++++
<i>Acridotheres cristatellus</i>	Crested Myna	八哥		373	+++++
<i>Spodiopsar cineraceus</i>	White-cheeked Starling	灰椋鳥		1	+
<i>Gracupica nigricollis</i>	Black-collared Starling	黑領椋鳥		137	+++++
<i>Copsychus saularis</i>	Oriental Magpie Robin	鶻鶻		7	+
<i>Muscicapa latirostris</i>	Asian Brown Flycatcher	北灰鶇		1	+
<i>Phoenicurus aureus</i>	Daurian Redstart	北紅尾鶇		6	+
<i>Saxicola stejnegeri</i>	Stejneger's Stonechat	黑喉石(即鳥)		4	+
<i>Passer montanus</i>	Eurasian Tree Sparrow	樹麻雀		12	+
<i>Lonchura punctulata</i>	Scaly-breasted Munia	斑文鳥		5	+++++
<i>Motacilla alba</i>	White Wagtail	白鶺鴒		126	+++++
<i>Anthus richardi</i>	Richard's Pipit	理氏鶇		2	+
<i>Anthus godlewskii</i>	Olive-backed Pipit	樹鶇		25	++++
<i>Spinus spinus</i>	Eurasian Siskin	黃雀		0	+

Remarks:

X: Waterbird ;

Transect abundance, +: <10, ++: 11-20, +++: 21-30, ++++: 31-40, +++++: >40

According to S4.7 of the approved Baseline Monitoring Report (Ecology), "waterbirds" was defined as "waterbirds and wetland-dependent species", which was referenced to Monthly Waterbird Monitoring Biannual Reports prepared by the Hong Kong Bird Watching Society (Anon, 2020).

Also, S.13.11.3.2 of NENT NDA EIA Study requires "Monitoring of Measures to Mitigate for Impacts of the Project on Wetland-dependent Fauna using the Ng Tung, Sheung Yue and Shek Sheung Rivers". Therefore, "wetland-dependent birds" should be considered as "waterbirds". As raptors and Collared Crow are "wetland-dependent species", they should be taken into consideration in data analysis and impact assessment on waterbirds.

Waterbird Ecological Monitoring Result

Total Bird Abundance from Point Count						
Survey Information				Total Bird Abundance from Point Count		
No.	Date	Time	Tide Level	Individuals Recorded	Total	Species Recorded
1	3/12/2021	10:00	H	226	525	33
		14:30	L	299		31
2	10/12/2021	15:30	H	206	386	28
		11:00	L	180		26
3	17/12/2021	10:00	H	121	359	28
		14:00	L	238		31
4	23/12/2021	13:30	H	279	521	30
		10:00	L	242		27
5	31/12/2021	9:30	H	238	502	35
		14:30	L	264		33

Remarks: H: High Tide; L: Low Tide

Total Waterbird Abundance from Point Count					
Survey Information				Total Waterbird Abundance from Point Count	
No.	Date	Time	Tide Level	Individuals Recorded	Total
1	3/12/2021	10:00	H	67	140
		14:30	L	73	
2	10/12/2021	15:30	H	49	134
		11:00	L	85	
3	17/12/2021	10:00	H	45	121
		14:00	L	76	
4	23/12/2021	13:30	H	92	154
		10:00	L	62	
5	31/12/2021	9:30	H	94	190
		14:30	L	96	
				Overall Total	739
				Average	148

Remarks: H: High Tide; L: Low Tide

T-Test Analysis for All Waterbirds

Baseline Data

Monthly Average Abundance (Dec)	71.33
Seasonal Average Abundance (Winter season)	62.15

T-Test

The following hypothesis was made and a one-tail t-test will be used to test the data collected from the monitoring:

H₀: The data collected in the reporting month falls within the normal distribution when compared to the baseline monitoring data;

H₁: The data collected does not falls within the normal distribution when compared to the baseline monitoring data.

If t-test value is **smaller** than the critical value, then rejects H₀.

For the data in the reporting month, the critical values are:

Crit. Value = -2.132 (95% Confidence Level)

Crit. Value = -3.747 (99% Confidence Level)

Analysis for All Waterbirds			Confidence Level (Critical Value)	
			95%	99%
Abundance	Monthly	6.476	✓	✓
	Seasonal	7.253	✓	✓

Remarks:

✓ = T-value falls within the confidence level; the impact monitoring data shows no significant difference to the baseline data.

✗ = T-value falls outside the confidence level; the impact monitoring data shows significant difference to the baseline data.

Abundance of Representative Waterbirds from Point Count											
Representative Species			Recorded Abundance							Baseline Data	
Species Name	Common Name	Chinese Name	3/12/2021	10/12/2021	17/12/2021	23/12/2021	31/12/2021	Total	Average	Average (Dec)	Avg (Winter)
<i>Egretta garzetta</i>	Little Egret	小白鷺	22	22	14	22	34	114	23	13	15
<i>Ardea cinerea</i>	Grey Heron	蒼鷺	20	35	18	31	48	152	30	17	13
<i>Ardeola bacchus</i>	Chinese Pond Heron	池鷺	19	28	17	19	19	102	20	9	9
<i>Phalacrocorax carbo</i>	Great Cormorant	普通鸕鶿	31	13	23	23	19	109	22	12	7
<i>Ardea alba</i>	Great Egret	大白鷺	14	7	10	21	23	75	15	6	5
<i>Bubulcus coromandus</i>	Eastern Cattle Egret	牛背鷺	11	7	21	23	19	81	16	6	4

T-test Analysis for Representative Waterbirds from Point Count

The following hypothesis was made and a one-tail t-test will be used to test the data collected from the monitoring:

H₀: The data collected in the reporting month falls within the normal distribution when compared to the baseline monitoring data;

H₁: The data collected does not falls within the normal distribution when compared to the baseline monitoring data.

If t-test value is **smaller** than the critical value, then rejects H₀.

For the data in the reporting month, the critical values are:

Crit. Value = -2.132 (95% Confidence Level)

Crit. Value = -3.747 (99% Confidence Level)

Common Name of Representative Waterbird	T-value	Confidence Level (Critical Value)		T-value	Confidence Level (Critical Value)		Overall
	Monthly	95%	99%	Seasonal	95%	99%	
Little Egret	3.063	✓	✓	2.438	✓	✓	✓
Grey Heron	4.348	✓	✓	3.195	✓	✓	✓
Chinese Pond Heron	5.879	✓	✓	5.879	✓	✓	✓
Great Cormorant	3.334	✓	✓	5.035	✓	✓	✓
Great Egret	2.920	✓	✓	3.244	✓	✓	✓
Eastern Cattle Egret	3.320	✓	✓	3.971	✓	✓	✓

Remarks:

✓ = T-value falls within the confidence level; the impact monitoring data shows no significant difference to the baseline data.

✗ = T-value falls outside the confidence level; the impact monitoring data shows significant difference to the baseline data.

* Great Cormorant (*Phalacrocorax carbo*) and Grey Heron (*Ardea cinerea*) were not recognised as representative waterbird species during wet season.



Appendix 5.6

Photo Record of Ecological Monitoring

Conditions of Rivers



Sheung Yue River – Survey Point 6 (Taken on 3 Dec 2021)



Sheung Yue River (Taken on 10 Dec 2021)




Shek Sheung River (Taken on 17 Dec 2021)



Shek Sheung River (Taken on 23 Dec 2021)

Human Activities & Site Conditions

		
<p>Construction Activities (Ng Tung River) (Project-related, taken on 3 Dec 2021)</p>	<p>Construction Activities (Shek Sheung River) (Project-related, taken on 10 Dec 2021)</p>	<p>Construction Activities (Shek Sheung River) (Project-related, taken on 17 Dec 2021)</p>
		
<p>Construction Activities (Sheung Yue River) (Project-related, taken on 10 Dec 2021)</p>	<p>Human Activities (Ng Tung River) (Non-project-related, taken on 3 Dec 2021)</p>	<p>Human Activities (Ng Tung River) (Non-project-related, taken on 3 Dec 2021)</p>

		
<p>Construction Activities (Ng Tung River) (Non-Project-related, taken on 3 Dec 2021)</p>	<p>Human Activities (Ng Tung River) (Non-project-related, taken on 3 Dec 2021)</p>	<p>Construction Activities (Sheung Yue River) (Non-project-related, taken on 10 Dec 2021)</p>
		
<p>Human Activities (Sheung Yue River) (Non-project-related, taken on 10 Dec 2021)</p>	<p>Construction Activities (Sheung Yue River) (Non-project-related, taken on 10 Dec 2021)</p>	<p>Human Activities (Ng Tung River) (Non-project-related, taken on 17 Dec 2021)</p>

		
<p>Human Activities (Ng Tung River) (Non-project-related, taken on 23 Dec 2021)</p>	<p>Construction Activities (Sheung Yue River) (Non-project-related, taken on 31 Dec 2021)</p>	

Waterbird Species



Great Cormorant



Eastern Cattle Egret



White-throated Kingfisher



Great Egret



Eastern Cattle Egret



Grey Heron



Appendix 5.7

Monthly Summary Waste Flow Table

Monthly Summary Waste Flow Table for 2021

Month	Actual Quantities of Inert C&D Materials Generated Monthly						Actual Quantities of C&D Wastes Generated Monthly				
	Total Quantity Generated	Hard Rock and Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics	Chemical Waste	Others, e.g. general refuse
	(in '000m3)	(in '000m3)	(in '000m3)	(in '000m3)	(in '000m3)	(in '000m3)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000m3)
Jan	10.034	0.000	0.000	8.257	1.777	0.606	0.000	0.000	0.002	0.000	0.038
Feb	3.703	0.000	0.000	2.871	0.833	0.071	2.120	0.000	0.000	0.000	0.024
Mar	4.644	0.000	0.000	2.190	2.454	0.037	0.000	0.000	0.006	0.000	0.044
Apr	0.211	0.000	0.023	0.000	0.188	0.167	0.000	0.000	0.008	0.000	0.042
May	0.557	0.000	0.218	0.000	0.340	0.190	0.001	0.002	0.008	0.000	0.081
Jun	0.370	0.000	0.023	0.000	0.348	0.119	8.210	0.000	0.000	0.000	0.069
Sub-total	19.519	0.000	0.263	13.317	5.939	1.189	10.331	0.002	0.023	0.000	0.299
Jul	0.592	0.000	0.000	0.000	0.592	0.096	0.000	0.000	0.010	0.000	0.046
Aug	0.567	0.000	0.000	0.000	0.567	0.368	0.002	0.017	0.008	0.000	0.066
Sep	0.184	0.000	0.000	0.000	0.184	0.589	0.000	0.000	0.000	0.000	0.037
Oct	0.230	0.000	0.000	0.000	0.230	0.205	0.001	0.003	0.008	0.000	0.055
Nov	0.685	0.000	0.000	0.000	0.685	0.844	0.000	0.009	0.000	0.000	0.116
Dec	1.612	0.000	0.000	0.000	1.612	0.210	0.000	0.007	0.000	0.000	0.132
Total	23.389	0.000	0.263	13.317	9.809	3.500	10.334	0.038	0.049	0.000	0.751

- Notes:
1. Assume the density of soil fill is 2 ton/m³.
 2. Assume the density of rock and broken concrete is 2.5 ton/m³.
 3. Assume the density of general refuse is 0.9 ton/m³.
 4. Assume density of waste oil is assumed to be 0.8 kg/L.
 5. The inert C&D materials except slurry and bentonite are disposed at Tuen Mun 38.
 6. The slurry and bentonite are disposed at Tseung Kwun O 137.
 7. The non-inert C&D wastes are disposed at NENT.

Monthly Summary Waste Flow Table for 2021

Month	Actual Quantities of Inert C&D Materials Generated Monthly						Actual Quantities of C&D Wastes Generated Monthly				
	Total Quantity Generated	Hard Rock and Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics	Chemical Waste	Others, e.g. general refuse
	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000m ³)
Jan	0.836	0.000	0.000	0.000	0.836	0.301	21.25	0.000	0.002	0.000	0.006
Feb	0.911	0.000	0.000	0.000	0.911	0.376	39.35	0.000	0.000	0.000	0.007
Mar	0.954	0.000	0.000	0.000	0.954	0.202	0.00	0.000	0.003	0.000	0.016
Apr	0.550	0.000	0.000	0.046	0.504	0.000	0.00	0.000	0.008	0.000	0.009
May	1.368	0.000	0.000	0.149	1.220	0.081	0.00	0.000	0.008	0.000	0.012
Jun	0.670	0.000	0.000	0.074	0.596	0.000	0.00	0.010	0.000	0.000	0.012
Sub-total	5.290	0.000	0.000	0.269	5.021	0.961	60.60	0.010	0.020	0.000	0.062
Jul	2.818	0.000	0.000	0.058	2.760	0.000	0.00	0.000	0.010	0.000	0.011
Aug	5.061	0.000	0.000	0.000	5.061	0.021	27.13	0.013	0.014	0.000	0.010
Sep	4.093	0.000	0.000	0.000	4.093	0.152	38.40	0.000	0.000	0.000	0.009
Oct	1.653	0.000	0.000	0.305	1.349	0.023	0.000	0.006	0.008	0.000	0.014
Nov	4.843	0.000	0.000	1.738	3.105	0.000	1.51	0.002	0.000	0.000	0.006
Dec	3.586	0.000	0.000	0.410	3.175	0.000	0.00	0.006	0.000	0.000	0.014
Total	27.343	0.000	0.000	2.779	24.564	1.158	127.64	0.036	0.052	0.000	0.127

- Notes:
1. Assume the density of soil fill and special waste (i.e. sediment from DSD sedimentation tank) is 2 ton/m³.
 2. Assume the density of rock and broken concrete is 2.5 ton/m³
 3. Assume the density of general refuse is 0.9 ton/m³
 4. Density of waste oil is assumed to be 0.8 kg/L. Chemical waste includes waste oil.
 5. The inert C&D materials except slurry and bentonite are disposed at Tuen Mun 38
 6. The slurry and bentonite are disposed at Tseung Kwun O 137
 7. The non-inert C&D wastes, including general refuse & special waste (i.e. sediment from DSD sedimentation tank) are disposed at NENT

EM&A Monthly Reporting Template (cut-off at the end of each month)

Name of Department: ArchSD/CEDD/DSD/EMSD/HyD/WSD

Contract No.: DE/2018/03

Monthly Summary Waste Flow Table for 2021 (year)

Month	Actual Quantities of Inert C&D Materials Generated Monthly						Actual Quantities of C&D Wastes Generated Monthly				
	Total Quantity Generated	Hard Rock and Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics (see Note 3)	Chemical Waste	Others, e.g. general refuse
	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000 kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000m ³)
Jan	9.53 T	0	0	0	9.53 T	0	0	0	0	0	
Feb	3.47T	0	0	0	3.47 T	0	0	0	0	0	
Mar	14.79T	0	0	0	14.79T	0	0	0	0	0	
Apr	7.21T	0	0	0	7.21T	0	0	0	0	0	
May	11.34T	0	0	0	11.34T	0	0	0	0	0	
June	328.08T	0	0	0	328.08T	0	0	0	0	0	
Sub-total	374.42T	0	0	0	374.42T	0	0	0	0	0	
July	579.34T	0	0	0	579.34T	0	0	0.131	0.007	0	
Aug	64.14T	0	0	0	64.14T	0	0	0.11	0	6.13T	
Sept	39.42T	0	0	0	39.42T	0	0	0	0	0	
Oct	0	0	0	0	0	0	0	0	0	0	
Nov	98.65T	0	0	0	98.65T	0	16.4	0.11	0.005	0	
Dec	93.19T	0	0	0	93.19T	0	0	0	0	6.1T	
Total	1249.16T	0	0	0	1249.16T	0	16.4	0.351	0.012	0	

Monthly Summary Waste Flow Table for 2021 (year)

Month	Actual Quantities of Inert C&D Materials Generated Monthly						Actual Quantities of C&D Wastes Generated Monthly				
	Total Quantity Generated	Hard Rock and Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics (see Note 2)	Chemical Waste	Others, e.g. general refuse
	(in '000 kg)	(in '000 kg)	(in '000 kg)	(in '000 kg)	(in '000 kg)	(in '000 kg)	(in '000 kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000 kg)
Jan	230.16	0	0	0	230.16	0	0	0	0	0	1.54
Feb	175.98	0	100	0	75.98	0	0	0	0	0	3.63
Mar	11.98	0	0	0	11.98	0	0	0	0	0	1.35
Apr	0	0	0	0	0	0	0	0	0	0	1.48
May	0	0	0	0	0	0	0	0	0	0	3.25
June	0	0	0	0	0	0	0	0	0	0	2.01
Sub-total	418.12	0	100	0	318.12	0	0	0	0	0	13.26
July	0	0	0	0	0	0	0	0	0	0	4.21
Aug	0	0	0	0	0	0	0	0	0	0	1.09
Sept	4.24	0	0	0	4.24	0	0	0	0	0	0
Oct	0	0	0	0	0	0	0	0	0	0	0
Nov	0	0	0	0	0	0	0	0	0	0	3.06
Dec	0	0	0	0	0	0	0	0	0	0	0
Total	422.36	0	100	0	322.36	0	0	0	0	0	21.62



Appendix 6.1

Event and Action Plans



Event and Action Plan

Event and Action Plan for Construction Noise

Event	Action			
	ET	IEC	ER	Contractor
Action Level exceeded	<ol style="list-style-type: none"> 1. Notify IEC and Contractor; 2. Carry out investigation; 3. Report the results of investigation to the IEC, ER and Contractor; 4. Discuss with the Contractor and formulate remedial measures; 5. Increase monitoring frequency to check mitigation effectiveness; 	<ol style="list-style-type: none"> 1. Review the analysed results submitted by the ET; 2. Review the proposed remedial measures by the Contractor and advise the ER accordingly; 3. Supervise the implementation of remedial measures. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of failure in writing; 2. Notify Contractor; 3. In consolidation with the IEC, agree with the Contractor on the remedial measures to be implemented; 4. Supervise the implementation of remedial measures. 	<ol style="list-style-type: none"> 1. Submit noise mitigation proposals to IEC; 2. Implement noise mitigation proposals.
Limit Level exceeded	<ol style="list-style-type: none"> 1. Identify source; 2. Inform IEC, ER, EPD and Contractor; 3. Repeat measurements to confirm findings; 4. Increase monitoring frequency; 5. Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented; 6. Inform IEC, ER and EPD the causes and actions taken for the exceedances; 7. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results; 8. If exceedance stops, cease additional monitoring. 	<ol style="list-style-type: none"> 1. Discuss amongst ER, ET, and Contractor on the potential remedial actions; 2. Review Contractors remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly; 3. Supervise the implementation of remedial measures 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of failure in writing; 2. Notify Contractor; 3. Require Contractor to propose remedial measures for the analysed noise problem; 4. Ensure remedial measures properly implemented; 5. If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated. 	<ol style="list-style-type: none"> 1. Take immediate action to avoid further exceedance; 2. Submit proposals for remedial actions to IEC within 3 working days of notification; 3. Implement the agreed proposals; 4. Resubmit proposals if problem still not under control; 5. Stop the relevant portion of works as determined by the ER until the exceedance is abated.



Event and Action Plan for Construction Dust Monitoring

Event	Action			
	ET	IEC	ER	Contractor
Action Level				
Action level being exceeded by one sampling	<ol style="list-style-type: none"> 1. Identify source, investigate the causes of complaint and propose remedial measures; 2. Inform IEC and ER; 3. Repeat measurement to confirm finding; 4. Increase monitoring frequency to daily. 	<ol style="list-style-type: none"> 1. Check monitoring data submitted by ET; 2. Check Contractor's working method. 	<ol style="list-style-type: none"> 1. Notify the Contractor. 	<ol style="list-style-type: none"> 1. Rectify any unacceptable practices. 2. Amend working methods agreed with the ER as appropriate.
Action level being exceeded by two or more consecutive sampling	<ol style="list-style-type: none"> 1. Identify sources. 2. Inform the IEC and ER. 3. Advise the ER on the effectiveness of the proposed remedial measures; 4. Repeat measurements to confirm findings. 5. Increase monitoring frequency to daily. 6. Discuss with the IEC, ER and Contractor on remedial action required. 7. If exceedance continues, arrange meeting with the IEC, Contractor and ER. 8. If exceedance stops, cease additional monitoring. 	<ol style="list-style-type: none"> 1. Check monitoring data submitted by ET; 2. Check Contractor's working method; 3. Discuss with ET and Contractor on possible remedial measures; 4. Advise the ET on the effectiveness of the proposed remedial measures; 5. Supervise Implementation of remedial measures. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of exceedance in writing; 2. Notify Contractor; 3. Ensure remedial measures properly implemented. 	<ol style="list-style-type: none"> 1. Submit proposals for remedial actions to IEC within three working days of notification; 2. Implement the agreed proposals; 3. Amend proposal if appropriate.
Limit Level				
Limit level being exceeded by one sampling	<ol style="list-style-type: none"> 1. Identify source, investigate the causes of exceedance and propose remedial measures; 2. Inform Contractor, IEC, ER, and EPD; 3. Repeat measurement to confirm finding; 4. Increase monitoring frequency to daily; 5. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and 	<ol style="list-style-type: none"> 1. Check monitoring data submitted by ET; 2. Check Contractor's working method; 3. Discuss with ET and Contractor on possible remedial measures; 4. Advise the ER on the effectiveness of the proposed remedial measures; 5. Supervise implementation of remedial measures. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of exceedance in writing; 2. Notify Contractor; 3. Ensure remedial measures properly implemented. 	<ol style="list-style-type: none"> 1. Take immediate action to avoid further exceedance; 2. Submit proposals for remedial actions to IEC within three working days of notification; 3. Implement the agreed proposals; 4. Amend proposal if appropriate.



Event	Action			
	ET	IEC	ER	Contractor
	ER informed of the results.			
Limit level being exceeded by two or more consecutive sampling	<ol style="list-style-type: none"> 1. Notify IEC, ER, Contractor and EPD; 2. Identify source; 3. Repeat measurement to confirm findings; 4. Increase monitoring frequency to daily; 5. Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented; 6. Arrange meeting with IEC and ER to discuss the remedial actions to be taken; 7. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results; 8. If exceedance stops, cease additional monitoring. 	<ol style="list-style-type: none"> 1. Discuss amongst ER, ET, and Contractor on the potential remedial actions; 2. Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly; 3. Supervise the implementation of remedial measures. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of exceedance in writing; 2. Notify Contractor; 3. In consolidation with the IEC, agree with the Contractor on the remedial measures to be implemented; 4. Ensure remedial measures properly implemented; 5. If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated. 	<ol style="list-style-type: none"> 1. Take immediate action to avoid further exceedance; 2. Submit proposals for remedial actions to IEC within three working days of notification; 3. Implement the agreed proposals; 4. Resubmit proposals if problem still not under control; 5. Stop the relevant portion of works as determined by the ER until the exceedance is abated.



Appendix 6.2

Summary of Notification of Exceedance



Summary for Notification of Exceedance

Reporting Month: December

Ref No.	Date	Location	Parameters (Unit)	Measured	Action Level	Limit Level	Follow-up Action
-	-	-	-	-	-	-	-

Ref. No.	Date	Time	Location	Construction Noise Level	Parameter	Action Level	Limit Level	Follow-up action
-	-	-	-	-	-	-	-	-




Appendix 7.1

Details and Conditions of Site Barrier


Portion C

DC/2018/06




Portion B

DC/2018/07



Plot File by: GuoX 26/03/2019 PATH: P:\PROJECTS\60427128\Drawing\Contract\C21000\C2_00_1001.dwg
 Project Management Initials: Designer: KYTM Checked: TLST Approved: ELIM ISO A1 594mm x 841mm
 This drawing has been prepared for the use of AECOM's client. It may not be used, modified, reproduced or relied upon by third parties, except as agreed by AECOM or as required by law. AECOM accepts no responsibility, and denies any liability whatsoever, to any party that uses or relies on this drawing without AECOM's express written consent. All measurements must be obtained from the scaled dimensions.



DE/2018/03

NOTES:

1. DRAWINGS ARE NOT TO BE SCALED. ALL DIMENSIONS SHALL BE VERIFIED ON SITE PRIOR TO COMMENCEMENT OF CONSTRUCTION.
2. ALL LEVELS SHOWN ARE IN METERS AND REFER TO THE PRINCIPAL DATUM.
3. ALL CO-ORDINATES ARE IN ACCORDANCE WITH H.K. (1980) GEODETIC DATUM.
4. ALL DIMENSIONS ARE IN MILLIMETERS UNLESS OTHERWISE STATED.
5. ALL DETAILS SHOWING THE EXISTING CONDITIONS OF THE SITE INCLUDING ALL GROUND, STRUCTURES, ROAD, SERVICES, ETC. ARE INDICATIVE ONLY.
6. THE LOCATION, ORIENTATIONS, ALIGNMENT, SIZES, LEVELS AND DETAILS OF THE SEWAGE AND DRAINAGE WORKS, INCLUDING THE PIPES CONNECTION, MANHOLES, EXISTING PIPES TO BE CONNECTED, EXISTING MANHOLES TO BE MODIFIED, THE CONSTRUCTION METHOD SHOWN ON THIS SET OF DRAWINGS ARE INDICATIVE AND FOR TENDER PURPOSE ONLY.
7. EXACT TIE-IN WITH EXISTING FEATURES SHALL BE AGREED WITH THE SUPERVISOR.

LEGEND:

- SITE BOUNDARY
- ① UV SYSTEM NO. 1 & EFFLUENT PUMPING STATION NO. 1
- ② SLUDGE DEWATERING BUILDING
- ③ COMBINED HEAT & POWER BUILDING
- ④ SLUDGE DIGESTER
- ⑤ WORKSHOP NO. 2
- ⑥ THERMAL HYDROLYSIS PRETREATMENT FACILITIES
- ⑦ BIOGAS HOLDING TANKS
- ⑧ WASTE GAS BURNER
- ⑨ SEWAGE PUMPING STATION
- ⑩ FERRIC CHLORIDE DOSING FACILITIES
- ⑪ WATER METER CABINET
- ⑫ H2S REMOVAL SYSTEM
- ⑬ UNDERPASS (PART)
- ⑭ GUARD HOUSE
- ⑮ TRANSFORMER AND SWITCHROOM
- ⑯ FIRE HYDRANT AND BOOSTER PUMP ROOM
- ⑰ DEODORIZATION SYSTEM NO. 11
- ⑱ DEODORIZATION SYSTEM NO. 12
- ⑲ PLANT SERVICES WATER SYSTEM
- ⑳ THP COOLERS PUMPING STATION
- ㉑ SIDESTREAM TREATMENT FACILITIES
- ㉒ SURPLUS ACTIVATED SLUDGE PUMPING STATION
- ㉓ EXISTING CONSOLIDATION HOUSE

Solid Dull Green Barrer



PROJECT
 SHEK WU HUI EFFLUENT POLISHING PLANT

CONTRACT TITLE
 SHEK WU HUI EFFLUENT POLISHING PLANT - MAIN WORKS STAGE 1 - SIDESTREAM TREATMENT FACILITIES AND E&M WORKS FOR SLUDGE TREATMENT FACILITIES

CLIENT
 渠務署
 Drainage Services Department

CONSULTANT
 AECOM Asia Company Ltd.
 www.aecom.com

SUB-CONSULTANTS
 分判工程師有限公司

ISSUE/REVISION

NO.	DATE	DESCRIPTION	CHK.
-	MAR. 19	TENDER DRAWING	TLST

SCALE
 A1 1:1000

DIMENSION UNIT
 METRES

KEY PLAN

PROJECT NO.
 60427128


CONTRACT NO.
 DE/2018/03

SHEET TITLE
 SHEK WU HUI EFFLUENT POLISHING PLANT GENERAL LAYOUT PLAN

SHEET NUMBER
 60427128/C2/00/1001

Details & conditions of site barrier

DC/2018/06



The site barrier next to Ng Tung River is still under modification and will be kept in review.

DC/2018/07



The site barrier next to Shek Sheung River (Area C) is completed

DE/2018/03



The site barrier next to Shek Sheung River (Sidestream) is completed



Appendix 7.2

Dust and Noise Mitigation Measures

Implementation of dust and noise mitigation measures

Dust suppression measures



The stockpile is covered properly with tarpaulin.



Water spraying method is adopted for minimizing dust generation.

Noise mitigation measures



The breaking tips are covered with acoustic canvas



Appendix 8.1

Complaint Log



Appendix 8.1 Environmental Complaints Log

Complaint Log No.	Date of Complaint	Received From and Received By	Location of Complainant	Nature of Complaint	Outcome	Status
1	18 March 2020	EPD	Expansion Site of SWHSTP (Portion C)	Water contamination	<p>Muddy water was suspected to be discharged from the expansion site of SWHSTP to Shek Sheung River, manholes and foul drains nearby</p> <p>The investigation and mitigation measures included</p> <ul style="list-style-type: none">- Employed suction truck and dump truck to clear the silt and mud at Shek Sheung River- Arranged to repair the wastewater treatment system- Installed additional sedimentation tanks and wastewater treatment system to increase the on-site treatment capacity- Clean the slurry sediment released from the outlet regularly by suction trucks- Avoid damage of underground drains and pipes caused by existing construction works- Avoid illegal discharge from the Site into foul drains and manholes	Closed
2	19 February 2021	EPD	SWHEPP	Odour nuisance	<p>Significant odour nuisance was suspected to be emitted from the construction activities of SWHEPP</p> <p>The investigation and mitigation measures included</p> <ul style="list-style-type: none">- Ensured only PMEs with valid NRMM label were used on-site- Conducted regular visual checking against emission quality of exhaust pipe of equipment by using the Ringlemann Chart- Used ULSD for diesel-powered equipment- Provided water spraying and water sprinklers system for haul road access and demolition works- Used battery powered solution to provide power to the tower crane- Provided cover for all rubbish bins on-site- Separated general refuse from construction waste	Closed




Complaint Log No.	Date of Complaint	Received From and Received By	Location of Complainant	Nature of Complaint	Outcome	Status
3	9 August 2021	EPD	SWHEPP	Air Quality	<p>Air nuisance was suspected to be originated from the construction activities of SWHEPP</p> <p>The investigation and mitigation measures included</p> <ul style="list-style-type: none">- Ensured only PMEs with valid NRMM label were used on-site- Conducted regular visual checking against emission quality of exhaust pipe of equipment by using the Ringlemann Chart- Used ULSD for diesel-powered equipment- Used battery powered solution to provide power to the tower crane- Carried out plant maintenance in a timely manner	Closed



Appendix 9.1

Construction Programme of Individual Contracts





ID	Activity ID	Task Name	Incliment Weather CE no. (NCE no.)	PMI & CE no. (NCE no.)	Baseline Duration	Baseline Start	Baseline Finish	Duration	Start	Finish	Actual Start	Actual Finish	Predecessors	Successors	Total Slack	Risk Allowance	% Complete	
1	CD-1000	Contract Dates			1585 days	Mon 18/11/19	Thu 27/3/25	1651.5 days	Mon 18/11/19	Fri 13/6/25	Mon 18/11/19	NA			88.5 days		0%	
2	CD-1010	Starting Date			0 days	Mon 18/11/19	Mon 18/11/19	0 days	Mon 18/11/19	Mon 18/11/19	Mon 18/11/19	Mon 18/11/19		8,9,13FS+290 days,14FS+311 days	0 days		100%	
3	CAD-1000	Access Dates (cal. day)			310 days	Mon 18/11/19	Wed 23/9/20	289 days	Mon 18/11/19	Wed 2/9/20	Mon 18/11/19	Wed 2/9/20			0 days		100%	
4	CAD-1010	Portion B-1 (Access Road AR3)			0 days	Mon 18/11/19	Mon 18/11/19	0 days	Fri 10/1/20	Fri 10/1/20	Fri 10/1/20	Fri 10/1/20		201	0 days		100%	
5	CAD-1020	Portion B-1A (Area for the works for Sidestream Treatment Facilities by Others)			0 days	Mon 18/11/19	Mon 18/11/19	0 days	Fri 10/1/20	Fri 10/1/20	Fri 10/1/20	Fri 10/1/20			0 days		100%	
6	CAD-1030	Portion B-2 (Inlet Works No.1)			0 days	Mon 18/11/19	Mon 18/11/19	0 days	Fri 10/1/20	Fri 10/1/20	Fri 10/1/20	Fri 10/1/20		295,306	0 days		100%	
7	CAD-1040	Portion B-2A (Area for the pipe-jacking works by others)			0 days	Mon 18/11/19	Mon 18/11/19	0 days	Fri 10/1/20	Fri 10/1/20	Fri 10/1/20	Fri 10/1/20			0 days		100%	
8	CAD-1050	Portion B-3 (Primary Sedimentation Tanks No. 1-4)			0 days	Mon 18/11/19	Mon 18/11/19	0 days	Mon 18/11/19	Mon 18/11/19	Mon 18/11/19	Mon 18/11/19		335	0 days		100%	
9	CAD-1060	Portion B-4 (Bioreactor No. 2A & 2B)			0 days	Mon 18/11/19	Mon 18/11/19	0 days	Mon 18/11/19	Mon 18/11/19	Mon 18/11/19	Mon 18/11/19		353	0 days		100%	
10	CAD-1070	Portion B-5 (Membrane Facilities Building No.2)			0 days	Mon 18/11/19	Mon 18/11/19	0 days	Tue 17/3/20	Tue 17/3/20	Tue 17/3/20	Tue 17/3/20		402,419,425	0 days		100%	
11	CAD-1080	Portion B-6 (SAS Pumping Station)			0 days	Mon 18/11/19	Mon 18/11/19	0 days	Mon 18/11/19	Mon 18/11/19	Mon 18/11/19	Mon 18/11/19		434	0 days		100%	
12	CAD-1090	Portion B-7 (Ancillary structures)			0 days	Mon 18/11/19	Mon 18/11/19	0 days	Mon 18/11/19	Mon 18/11/19	Mon 18/11/19	Mon 18/11/19		461	0 days		100%	
13	CAD-1100	Portion B-7A (Alternation works for existing Power House)			0 days	Wed 2/9/20	Wed 2/9/20	0 days	Wed 2/9/20	Wed 2/9/20	Wed 2/9/20	Wed 2/9/20		539FS-1 day,29FS+179 days	0 days		100%	
14	CAD-1110	Portion B-8 (Alternation for existing Membrane Facilities Building No.1)			0 days	Tue 22/9/20	Tue 22/9/20	0 days	Wed 26/9/20	Wed 26/9/20	Wed 26/9/20	Wed 26/9/20		541FS-1 day	0 days		100%	
15	CAD-1020	Portion B-8A (Alternation of air supply main for existing Air Blower House No.2)			0 days	Mon 18/11/19	Mon 18/11/19	0 days	Mon 18/11/19	Mon 18/11/19	Mon 18/11/19	Mon 18/11/19		532	0 days		100%	
16	CAD-1130	Portion B-9 (remainder works in Zone B)			0 days	Mon 18/11/19	Mon 18/11/19	0 days	Mon 18/11/19	Mon 18/11/19	Mon 18/11/19	Mon 18/11/19		542,556	0 days		100%	
17	CAD-1140	Portion B-9A (Area for the pipe-jacking works by others)			0 days	Mon 18/11/19	Mon 18/11/19	0 days	Mon 18/11/19	Mon 18/11/19	Mon 18/11/19	Mon 18/11/19			0 days		100%	
18	CAD-1150	Portion B-9B (Area for underground pipework modification and connection works by others)			0 days	Mon 18/11/19	Mon 18/11/19	0 days	Mon 18/11/19	Mon 18/11/19	Mon 18/11/19	Mon 18/11/19			0 days		100%	
19	CAD-1160	Portion B-9C (Area for the works for pipeworks)			0 days	Wed 22/7/20	Wed 22/7/20	0 days	Fri 24/7/20	Fri 24/7/20	Fri 24/7/20	Fri 24/7/20		2FS+151 days	0 days		100%	
20	CKD-1000	Key Dates (cal. day)			1440 days	Tue 19/11/19	Sat 26/10/23	1144 days	Fri 27/11/20	Mon 15/1/24	Fri 27/11/20	NA			618 days		99%	
21	CKD-1010	KD1A completion of AR3 in Portion B-1 (375 days after starting date)			300 days	Tue 19/11/19	Sun 13/9/20	0 days	Fri 27/11/20	Fri 27/11/20	Fri 27/11/20	Fri 27/11/20		2FS+376 days	0 days		100%	
22	CKD-1020	KD1B completion of utilities diversion for commencement of Inlet Works No.1 in Portion B-2 (438.5 days after starting date)			360 days	Tue 19/11/19	Thu 12/11/20	1 day	Sat 30/1/21	Sat 30/1/21	Sat 30/1/21	Sat 30/1/21		2FS+439.5 days	0 days		100%	
23	CKD-1030	KD1C completion of civil and structural works of Inlet Works No.1 in Portion B-2 (1068.5 days after starting date)			990 days	Tue 19/11/19	Thu 4/8/22	0 days	Sat 22/10/22	Sat 22/10/22	NA	NA	2FS+1069.5 days	67	1056.5 days		0%	
24	CKD-1040	KD1D completion of civil and structural works of Primary Sedimentation Tanks in Portion B-3 (1190days after starting date)			1190 days	Tue 19/11/19	Mon 20/2/23	0 days	Mon 20/2/23	Mon 20/2/23	NA	NA	2FS+1191 days	70	947 days		0%	
25	CKD-1050	KD1E completion of civil and structural works of Bioreactor in Portion B-4 (1140days after starting date)			1140 days	Tue 19/11/19	Sun 1/1/23	0 days	Sun 1/1/23	Sun 1/1/23	NA	NA	2FS+1141 days		997 days		0%	
26	CKD-1060	KD1F completion of civil and structural works of MFB from B2 floor to 1st floor level in Portion B-5 (855.5 days after starting date)			800 days	Tue 19/11/19	Wed 26/1/22	0 days	Wed 23/3/22	Wed 23/3/22	NA	NA	2FS+856.5 days	74	1273.5 days		0%	
27	CKD-1070	KD1G completion of civil and structural works of MFB in Portion B-5 (1002.5 days after starting date)			950 days	Tue 19/11/19	Sat 25/6/22	0 days	Wed 17/8/22	Wed 17/8/22	NA	NA	2FS+1003.5 days	78	1126.5 days		0%	
28	CKD-1080	KD1H completion of civil and structural works of SAS Pumping Station in Portion B-6 (703.5 days after starting date)			630 days	Tue 19/11/19	Mon 9/8/21	0 days	Fri 22/10/21	Fri 22/10/21	NA	NA	2FS+704.5 days	82	1425.5 days		0%	
29	CKD-1090	KD1I completion alternation works for existing Power House in Portion B-7A (179days after access date of B-7A)			150 days	Fri 4/9/20	Sun 31/1/21	1 day	Mon 1/3/21	Mon 1/3/21	Mon 1/3/21	Mon 1/3/21		13FS+179 days	0 days		100%	
30	CKD-1100	KD1J completion of auxiliary facilities in Portion B-7 (811.5 days after starting date)			800 days	Tue 19/11/19	Wed 26/1/22	0 days	Mon 7/2/22	Mon 7/2/22	NA	NA	2FS+812.5 days	86	1317.5 days		0%	
31	CKD-1110	KD2A completion of effluent pipes to UV system and connection to its downstream in Portion B-9 (577.5 days after starting date)			495 days	Tue 19/11/19	Sat 27/3/21	0 days	Fri 18/6/21	Fri 18/6/21	Fri 18/6/21	Fri 18/6/21		2FS+578.5 days	93	0 days		100%
32	CKD-1120	KD2B completion of air supply main alternation to existing air blower house No.2 in Portion B-8A (494 days after starting date)			420 days	Tue 19/11/19	Mon 11/1/21	0 days	Fri 26/3/21	Fri 26/3/21	Fri 26/3/21	Fri 26/3/21		2FS+495 days	0 days		100%	
33	CKD-1130	KD3A completion of all utilities and road works (1519 days after starting date)			1440 days	Tue 19/11/19	Sat 28/10/23	0 days	Mon 15/1/24	Mon 15/1/24	NA	NA	2FS+1520 days	99	606 days		0%	
34	CCD-1000	Completion Date (cal. Day)			1956 days	Tue 19/11/19	Thu 27/3/25	1056 days	Sat 23/7/22	Fri 13/6/25	Sat 23/7/22	NA			50.5 days		0%	
35	CCD-1010	Section 1 of the Works (1,543.5 after starting date)			1460 days	Fri 9/2/24	Fri 17/1/23	0 days	Fri 9/2/24	Fri 9/2/24	NA	NA	2FS+1544.5 days	105	0 days		0%	
36	CCD-1020	Section 2 of the Works (977.5 after starting date)			900 days	Tue 19/11/19	Fri 6/5/22	0 days	Sat 23/7/22	Sat 23/7/22	NA	NA	2FS+978.5 days	111	0 days		0%	
37	CCD-1030	Section 3 of the Works (1,667.5 after starting date)			1590 days	Tue 19/11/19	Tue 26/3/24	0 days	Wed 12/6/24	Wed 12/6/24	Wed 12/6/24	Wed 12/6/24		NA	2FS+1668.5 days	39FS+1 day,117,38FS+1 day	-77.5 days	99%
38	CCD-1040	Defects Liability Period			365 days	Wed 27/3/24	Thu 27/3/25	365 days	Thu 13/6/24	Fri 13/6/25	NA	NA	37FS+1 day		0 days		0%	
39	CCD-1050	Landscape Establishment Works			365 days	Wed 27/3/24	Thu 27/3/25	365 days	Thu 13/6/24	Fri 13/6/25	NA	NA	37FS+1 day		103.5 days		0%	
40	PD-1000	Planned Completion			1686 days	Fri 14/6/20	Thu 27/3/25	1820 days	Wed 30/9/20	Wed 24/9/25	Wed 30/9/20	NA			0 days		3%	
41	PCD-1000	Planned Completion - Key Dates (cal. day)			1170 days	Fri 14/6/20	Sat 28/10/23	1321 days	Wed 30/9/20	Mon 15/1/24	Wed 30/9/20	NA			-119 days		99%	
42	PKD-1010	KD1A completion of AR3 in Portion B-1 (300days after starting date)			0 days	Sat 12/9/20	Sat 12/9/20	0 days	Wed 30/9/20	Wed 30/9/20	Wed 30/9/20	Wed 30/9/20		210FF	0 days		100%	
43	PCD-1020	KD1B completion of utilities diversion for commencement of Inlet Works No.1 in Portion B-2 (360days after starting date)			0 days	Fri 14/8/20	Fri 14/8/20	0 days	Fri 22/1/21	Fri 22/1/21	Fri 22/1/21	Fri 22/1/21		286FF,291FF,273FF	0 days		100%	
44	PCD-1030	KD1C completion of civil and structural works of Inlet Works No.1 in Portion B-2 (990days after starting date)			0 days	Thu 4/8/22	Thu 4/8/22	0 days	Thu 1/12/22	Thu 1/12/22	NA	NA	330FF,322FF,248FF,294FF,212FF,250FF		-40 days		0%	
45	PCD-1040	KD1D completion of civil and structural works of Primary Sedimentation Tanks in Portion B-3 (1190days after starting date)			0 days	Mon 20/2/23	Mon 20/2/23	0 days	Mon 20/2/23	Mon 20/2/23	NA	NA	349FF,348FF,351FF,333FF		0 days		0%	
46	PCD-1050	KD1E completion of civil and structural works of Bioreactor in Portion B-4 (1,140days after starting date)			0 days	Sat 31/12/22	Sat 31/12/22	0 days	Sat 22/4/23	Sat 22/4/23	NA	NA	391FF,397FF,393FF,396FF,392FF		-111 days		0%	
47	PCD-1060	KD1F completion of civil and structural works of MFB from B2 floor to 1st floor level in Portion B-5 (800days after starting date)			0 days	Tue 25/1/22	Tue 25/1/22	0 days	Thu 4/8/22	Thu 4/8/22	NA	NA	430FF		-135 days		0%	
48	PCD-1070	KD1G completion of civil and structural works of MFB in Portion B-5 (950days after starting date)			0 days	Sat 25/6/22	Sat 25/6/22	0 days	Wed 28/12/22	Wed 28/12/22	NA	NA	431FF		-133 days		0%	
49	PCD-1080	KD1H completion of civil and structural works of SAS Pumping Station in Portion B-6 (630days after starting date)			0 days	Mon 9/8/21	Mon 9/8/21	0 days	Sat 19/3/22	Sat 19/3/22	NA	NA	459FF,458FF		-148 days		0%	
50	PCD-1090	KD1I completion alternation works for existing Power House in Portion B-7A (1500days after access date of B-7A)			0 days	Sat 30/1/21	Sat 30/1/21	1 day	Fri 29/1/21	Fri 29/1/21	Fri 29/1/21	Fri 29/1/21		539FF	0 days		100%	
51	PCD-1100	KD1J completion of auxiliary facilities in Portion B-7 (800days after starting date)			0 days	Wed 26/1/22	Wed 26/1/22	0 days	Mon 13/6/22	Mon 13/6/22	NA	NA	496FF,495FF,521FF,520FF,513FF,512FF		-126 days		0%	
52	PCD-1110	KD2A completion of effluent pipes to UV system and connection to its downstream in Portion B-9 (495days after starting date)			0 days	Sat 27/3/21	Sat 27/3/21	0 days	Wed 4/8/21	Wed 4/8/21	NA	NA	545FF,543FF		-47 days		0%	
53	PCD-1120	KD2B completion of air supply main alternation to existing air blower house No.2 in Portion B-8A (420days after starting date)			0 days	Thu 3/9/20	Thu 3/9/20	1 day	Fri 26/3/21	Fri 26/3/21	Fri 26/3/21	Fri 26/3/21		532FF,536FF,537FF,538FF	0 days		100%	
54	PCD-1130	KD3A completion of all utilities and road works (1440days after starting date)			0 days	Sat 28/10/23	Sat 28/10/23	0 days	Mon 13/5/24	Mon 13/5/24	NA	NA	555FF,557FF		-119 days		0%	
55	PCD-1000	Planned Completion Date (cal. Day)			1056 days	Fri 6/5/22	Thu 27/3/25	1054 days	Sat 5/11/22	Wed 24/9/25	NA	NA			-106 days		0%	
56	PCD-1010	SW1 Section 1 of the Works (1,460 after starting date)			0 days	Wed 23/8/23	Wed 23/8/23	0 days	Mon 27/11/23	Mon 27/11/23	NA	NA	522FF,514FF,477FF,504FF,488FF,460FF		73 days		0%	
57	PCD-1020	SW2 Section 2 of the Works (900 after starting date)			0 days	Fri 6/5/22	Fri 6/5/22	0 days	Sat 5/11/22	Sat 5/11/22	NA	NA	549FF,399FF,433FF,352FF,334FF,550FF		-106 days		0%	
58	PCD-1030	SW3 Section 3 of the Works (1,590 after starting date)			0 days	Tue 26/3/24	Tue 26/3/24	0 days	Tue 24/9/24	Tue 24/9/24	NA	NA	558FF,559FF,541FF,540FF		-105 days		0%	
59	PCD-1040	DLP Defects Liability Period			0 days	Thu 27/3/25	Thu 27/3/25	0 days	Wed 24/9/25	Wed 24/9/25	NA	NA	560FF,153FF		0 days		0%	
60	PCD-1050	Landscape Establishment Works			0 days	Thu 27/3/25	Thu 27/3/25	0 days	Wed 24/9/25	Wed 24/9/25	NA	NA	560FF		0 days		0%	
61	ET-1000	Effects from Inclement Weather and Other Time Affected Events			0 days	NA	NA	1143 days	Fri 18/6/21	Sun 4/8/24	Fri 18/6/21	NA			416.5 days		2%	
62	ET1C-1000	Effects to KD1C			0 days	NA	NA	53 days	Sat 22/10/22	Wed 14/12/22	NA	NA			1015.5 days		0%	
63	ET1C-1100	Inclement Weather to KD1C (cal. Day)			0 days	NA	NA	49 days	Wed 26/10/22	Wed 14/12/22	NA	NA			1015.5 days		0%	
64	ET1C-1110	Delay and Disruption of Works before June 2021			0 days	NA	NA	23 days	Wed 26/10/22	Fri 18/11/22	NA	NA	67					

ID	Activity ID	Task Name	Incl. Weather CE no. (NCE no.)	PMI & CE no. (NCE no.)	Baseline Duration	Baseline Start	Baseline Finish	Duration	Start	Finish	Actual Start	Actual Finish	Predecessors	Successors	Total Slack	Risk Allowance	% Complete
85	ET1H-1100	Inclément Weather to KD1J (cal. Day)			0 days	NA	NA	49 days	Mon 7/2/22	Mon 28/3/22	NA	NA			1276.5 days		0%
86	ET1H-1110	Delay and Disruption of Works before June 2021			0 days	NA	NA	23 days	Mon 7/2/22	Wed 2/3/22	NA	NA30	87		1276.5 days		0%
87	ET1H-1120	Delay and Disruption of Works in June 2021			0 days	NA	NA	26 days	Wed 2/3/22	Mon 28/3/22	NA	NA86			1276.5 days		0%
88	ET2A-1000	Effects to KD2A			0 days	NA	NA	53 days	Fri 18/6/21	Tue 10/8/21	Fri 18/6/21	NA			1506.5 days		24%
89	ET2A-1100	Inclément Weather to KD2A (cal. Day)			0 days	NA	NA	49 days	Tue 22/6/21	Tue 10/8/21	Tue 22/6/21	NA			1506.5 days		17%
90	ET2A-1110	Delay and Disruption of Works before June 2021			0 days	NA	NA	23 days	Tue 22/6/21	Thu 15/7/21	Tue 22/6/21	NA93	91		1506.5 days		37%
91	ET2A-1120	Delay and Disruption of Works in June 2021			0 days	NA	NA	26 days	Thu 15/7/21	Tue 10/8/21	NA	NA90			1506.5 days		0%
92	ET2A-1200	Other Events to KD2A (not all)			0 days	NA	NA	4 days	Fri 18/6/21	Tue 22/6/21	Fri 18/6/21	Tue 22/6/21			0 days		100%
93	ET2A-1210	Special working arrangement due to COVID-19 in January 2020			0 days	NA	NA	4 days	Fri 18/6/21	Tue 22/6/21	Fri 18/6/21	Tue 22/6/21	31	90			100%
94	ET3A-1000	Effects to KD3A			0 days	NA	NA	53 days	Tue 16/1/24	Fri 8/3/24	NA	NA			565 days		0%
95	ET3A-1100	Inclément Weather to KD3A (cal. Day)			0 days	NA	NA	49 days	Sat 20/1/24	Fri 8/3/24	NA	NA			565 days		0%
96	ET3A-1110	Delay and Disruption of Works before June 2021			0 days	NA	NA	23 days	Sat 20/1/24	Sun 11/2/24	NA	NA99	97		565 days		0%
97	ET3A-1120	Delay and Disruption of Works in June 2021			0 days	NA	NA	26 days	Mon 12/2/24	Fri 8/3/24	NA	NA96			565 days		0%
98	ET3A-1200	Other Events to KD3A (not all)			0 days	NA	NA	4 days	Tue 16/1/24	Fri 19/1/24	NA	NA			565 days		0%
99	ET3A-1210	Special working arrangement due to COVID-19 in January 2020			0 days	NA	NA	4 days	Tue 16/1/24	Fri 19/1/24	NA	NA33	96		565 days		0%
100	ETS1-1000	Effects to Section 1 of the Works			0 days	NA	NA	53 days	Fri 9/2/24	Tue 24/4/24	NA	NA			540.5 days		0%
101	ETS1-1100	Inclément Weather to Section 1 of the Works (cal. Day)			0 days	NA	NA	49 days	Tue 13/2/24	Tue 24/4/24	NA	NA			540.5 days		0%
102	ETS1-1110	Delay and Disruption of Works before June 2021			0 days	NA	NA	23 days	Tue 13/2/24	Thu 7/3/24	NA	NA105	103		540.5 days		0%
103	ETS1-1120	Delay and Disruption of Works in June 2021			0 days	NA	NA	26 days	Thu 7/3/24	Tue 24/4/24	NA	NA102			540.5 days		0%
104	ETS1-1200	Other Events to Section 1 of the Works (not all)			0 days	NA	NA	4 days	Fri 9/2/24	Tue 13/2/24	NA	NA			540.5 days		0%
105	ETS1-1210	Special working arrangement due to COVID-19 in January 2020			0 days	NA	NA	4 days	Fri 9/2/24	Tue 13/2/24	NA	NA35	102		540.5 days		0%
106	ETS2-1000	Effects to Section 2 of the Works			0 days	NA	NA	53 days	Sat 23/7/22	Wed 14/9/22	NA	NA			1106.5 days		0%
107	ETS2-1100	Inclément Weather to Section 2 of the Works (cal. Day)			0 days	NA	NA	49 days	Wed 27/7/22	Wed 14/9/22	NA	NA			1106.5 days		0%
108	ETS2-1110	Delay and Disruption of Works before June 2021			0 days	NA	NA	23 days	Wed 27/7/22	Fri 19/8/22	NA	NA111	109		1106.5 days		0%
109	ETS2-1120	Delay and Disruption of Works in June 2021			0 days	NA	NA	26 days	Fri 19/8/22	Wed 14/9/22	NA	NA108			1106.5 days		0%
110	ETS2-1200	Other Events to Section 2 of the Works (not all)			0 days	NA	NA	4 days	Sat 23/7/22	Wed 27/7/22	NA	NA			1106.5 days		0%
111	ETS2-1210	Special working arrangement due to COVID-19 in January 2020			0 days	NA	NA	4 days	Sat 23/7/22	Wed 27/7/22	NA	NA36	108		1106.5 days		0%
112	ETS3-1000	Effects to Section 3 of the Works			0 days	NA	NA	53 days	Wed 12/6/24	Sun 4/8/24	NA	NA			416.5 days		0%
113	ETS3-1100	Inclément Weather to Section 3 of the Works (cal. Day)			0 days	NA	NA	49 days	Sun 16/6/24	Sun 4/8/24	NA	NA			416.5 days		0%
114	ETS3-1110	Delay and Disruption of Works before June 2021			0 days	NA	NA	23 days	Sun 16/6/24	Tue 9/7/24	NA	NA117	115		416.5 days		0%
115	ETS3-1120	Delay and Disruption of Works in June 2021			0 days	NA	NA	26 days	Tue 9/7/24	Sun 4/8/24	NA	NA114			416.5 days		0%
116	ETS3-1200	Other Events to Section 3 of the Works (not all)			0 days	NA	NA	4 days	Wed 12/6/24	Sun 16/6/24	NA	NA			416.5 days		0%
117	ETS3-1210	Special working arrangement due to COVID-19 in January 2020			0 days	NA	NA	4 days	Wed 12/6/24	Sun 16/6/24	NA	NA37	114		416.5 days		0%
118	SUB-1000	Submissions (cal. day)			1564 days	Mon 18/11/19	Wed 28/2/24	1956 days	Mon 18/11/19	Wed 26/3/25	Mon 18/11/19	NA			182 days		60%
119	SUBS-1000	Subletting Package			96 days	Mon 18/11/19	Fri 21/2/20	562 days	Mon 18/11/19	Tue 1/6/21	Mon 18/11/19	Tue 1/6/21			0 days		100%
120	SUBS-1010	Prepare & submit subletting procedure			12 days	Mon 18/11/19	Fri 29/11/19	12 days	Mon 18/11/19	Mon 18/11/19	Fri 29/11/19	Fri 29/11/19	121		0 days		100%
121	SUBS-1020	PM review and accept subletting procedure			15 days	Sat 30/11/19	Wed 11/12/19	12 days	Sat 30/11/19	Wed 11/12/19	Sat 30/11/19	Wed 11/12/19	120		0 days		100%
122	SUBS-1030	Subletting for demolition works			24 days	Thu 12/12/19	Sat 4/1/20	93 days	Thu 12/12/19	Wed 18/3/20	Tue 17/12/19	Wed 18/3/20	121,154		0 days		100%
123	SUBS-1040	Subletting for UU diversion for Inlet Works No.1			24 days	Thu 12/12/19	Sat 4/1/20	78 days	Thu 12/12/19	Fri 10/1/20	Fri 27/3/20	Fri 10/1/20	121		0 days		100%
124	SUBS-1050	Subletting for Inspection pit excavation			0 days	NA	NA	56 days	Thu 19/12/19	Wed 12/2/20	Thu 19/12/19	Wed 12/2/20	121,154		0 days		100%
125	SUBS-1060	Subletting for Preliminary Works (topographic surveying)			14 days	Thu 12/12/19	Wed 25/12/19	54 days	Fri 20/12/19	Tue 11/2/20	Fri 20/12/19	Tue 11/2/20	121,154		0 days		100%
126	SUBS-1070	Subletting for AR3 access road			24 days	Sat 4/1/20	Fri 13/12/19	0 days	Fri 13/12/19	Fri 13/12/19	Fri 13/12/19	Fri 13/12/19	124		0 days		100%
127	SUBS-1080	Subletting for pre-drilling works			24 days	Thu 12/12/19	Sat 4/1/20	38 days	Thu 12/12/19	Fri 20/3/20	Thu 6/2/20	Fri 20/3/20	125,126		0 days		100%
128	SUBS-1090	Subletting for Contractor designer for temporary works and ICE			24 days	Thu 12/12/19	Sat 4/1/20	71 days	Mon 16/12/19	Mon 24/2/20	Mon 16/12/19	Mon 24/2/20	127		0 days		100%
129	SUBS-1100	Subletting for independent BIM consultant			24 days	Thu 12/12/19	4/1/20	0 days	Wed 11/12/19	Thu 23/1/20	Wed 11/12/19	Thu 23/1/20	125		0 days		100%
130	SUBS-1110	Subletting for independent BIM services			0 days	NA	NA	15 days	Tue 14/1/20	Wed 28/2/20	Tue 14/1/20	Wed 28/2/20	125		0 days		100%
131	SUBS-1120	Subletting for Design, Supply & Install of Temporary Activated Carbon Deodorization Units (E&M Works)			0 days	NA	NA	0 days	Fri 13/12/19	Tue 11/2/20	Fri 13/12/19	Tue 11/2/20	125		0 days		100%
132	SUBS-1130	Subletting for pre-bored H pile works			36 days	Thu 12/12/19	Thu 16/1/20	45 days	Sun 5/7/20	Tue 18/8/20	Sun 5/7/20	Tue 18/8/20	131		0 days		100%
133	SUBS-1140	Subletting for Sheelipe installation works			0 days	NA	NA	45 days	Tue 1/9/20	Thu 15/10/20	Tue 1/9/20	Thu 15/10/20	131		0 days		100%
134	SUBS-1150	Subletting for ELS works for Inlet Works No.1			48 days	Sun 5/1/20	Fri 21/2/20	85 days	Fri 16/10/20	Fri 8/1/21	Fri 16/10/20	Fri 8/1/21	133		0 days		100%
135	SUBS-1160	Subletting for ELS works for Membrane Facilities Building and other buildings			48 days	Sun 5/1/20	Fri 21/2/20	85 days	Fri 16/10/20	Fri 8/1/21	Fri 16/10/20	Fri 8/1/21	133		0 days		100%
136	SUBS-1170	Subletting for structural works for Inlet Works Building			48 days	Thu 12/12/19	Tue 28/1/20	48 days	Sat 9/1/21	Thu 25/2/21	Sat 9/1/21	Thu 25/2/21	135		0 days		100%
137	SUBS-1180	Subletting for structural works for Primary Sedimentation Tanks			48 days	Thu 12/12/19	Tue 28/1/20	48 days	Sat 9/1/21	Thu 25/2/21	Sat 9/1/21	Thu 25/2/21	135		0 days		100%
138	SUBS-1190	Subletting for structural works for Bioreactors			48 days	Thu 12/12/19	Tue 28/1/20	48 days	Sat 9/1/21	Thu 25/2/21	Sat 9/1/21	Thu 25/2/21	135		0 days		100%
139	SUBS-1200	Subletting for structural works for Membrane Facilities Building			48 days	Thu 12/12/19	Tue 28/1/20	48 days	Sat 9/1/21	Thu 25/2/21	Sat 9/1/21	Thu 25/2/21	135		0 days		100%
140	SUBS-1210	Subletting for structural works for SAS pumping house and ancillary structures			48 days	Thu 12/12/19	Tue 28/1/20	48 days	Sat 9/1/21	Thu 25/2/21	Sat 9/1/21	Thu 25/2/21	135		0 days		100%
141	SUBS-1220	Subletting for ABWF works			48 days	Thu 12/12/19	Tue 28/1/20	48 days	Fri 26/2/21	Wed 14/4/21	Fri 26/2/21	Wed 14/4/21	140		0 days		100%
142	SUBS-1230	Subletting for Process Pipeworks, Utilities and Roadworks			48 days	Thu 12/12/19	Tue 28/1/20	150 days	Fri 22/5/20	Sun 18/10/20	Fri 22/5/20	Sun 18/10/20	121		0 days		100%
143	SUBS-1240	Subletting for Landscape Hardworks and Softworks			48 days	Thu 12/12/19	Tue 28/1/20	48 days	Thu 15/4/21	Tue 1/6/21	Thu 15/4/21	Tue 1/6/21	141		0 days		100%
144	SUBS-1250	Subletting for Trial dewatering works and installation of additional stop logs at BR2 connon channel due to malfunctioned of existing penstock at FST no. 5 and 7 (EWN 055)			0 days	NA	NA	15 days	Tue 15/9/20	Tue 29/9/20	Tue 15/9/20	Tue 29/9/20			0 days		100%
145	SUBS-1260	Subletting for Diversion of Power supply for existing Slaughter House pump station (CE 034)			0 days	NA	NA	14 days	Mon 21/9/20	Sun 4/10/20	Mon 21/9/20	Sun 4/10/20			0 days		100%
146	SUBS-1270	Subletting for Decommission of existing power and signal systems in leachate Pump station switch room (PMI 039)			0 days	NA	NA	14 days	Mon 21/9/20	Sun 4/10/20	Mon 21/9/20	Sun 4/10/20			0 days		100%
147	SUBS-1280	Subletting for Diversion of Existing DN250 Leachate Raising Main (PPMI 025)			0 days	NA	NA	31 days	Mon 21/9/20	Wed 21/10/20	Mon 21/9/20	Wed 21/10/20			0 days		100%
148	SUBS-1290	Subletting for Construction of Cable trough for CLP 11kv Cable Diversion (PPMI 041)			0 days	NA	NA	31 days	Mon 21/9/20	Wed 21/10/20	Mon 21/9/20	Wed 21/10/20			0 days		100%
149	SUBS-1300	Subletting for Demolition of Existing Pillar box and its concrete plinth (CE 030)			0 days	NA	NA	31 days	Mon 21/9/20	Wed 21/10/20	Mon 21/9/20	Wed 21/10/20			0 days		100%
150	SUBS-1310	Subletting for Excavation to locate existing underground cable near SAS															


ID	Activity ID	Key Date	Task Name	Incliment Weather CE no. (NCE no.)	PMI & CE no. (NCE no.)	Baseline Duration	Baseline Start	Baseline Finish	Duration	Start	Finish	Actual Start	Actual Finish	Predecessors	Successors	Total Slack	Risk Allowance	% Complete
170	SUBA-1130b		Prepare and submit Dewatering proposal for basement construction for Primary Sedimentation tanks No.1-4			0 days	NA	NA	24 days	Fri 1/7/22	Mon 25/7/22	NA	NA	3465F		1158 days		0%
171	SUBA-1130c		Prepare and submit Dewatering proposal for basement construction for Bioreactor No. 2A&2B			0 days	NA	NA	24 days	Sun 15/5/22	Wed 8/6/22	NA	NA	3895F		1205 days		0%
172	SUBA-1140		Prepare and submit Pre-construction condition survey of existing structures/ services			24 days	Wed 5/2/20	Fri 28/2/20	0 days	Mon 18/11/19	Fri 6/3/20	Mon 18/11/19	Fri 6/3/20	198		0 days		100%
173	SUBA-1150		Prepare and submit Settlement and movement monitoring proposal of existing structures/ services			24 days	Wed 5/2/20	Fri 28/2/20	110 days	Mon 18/11/19	Fri 6/3/20	Mon 18/11/19	Fri 6/3/20	198FS+120 days		0 days		100%
174	SUBA-1160		Prepare and submit design of structure elements of the temporary activated carbon deodorization unit			60 days	Fri 1/7/20	Mon 16/3/20	60 days	Mon 18/11/19	Mon 16/3/20	Mon 18/11/19	Mon 16/3/20	2FS+60 days		0 days		100%
175	SUBA-1170		Prepare of RSE and structural design for alteration and additional (A&A) works at Membrane Facilities Building No.1			180 days	Mon 18/1/21	Fri 15/4/22	180 days	Mon 18/1/21	Fri 15/4/22	NA	NA		541	332 days		0%
176	SUBA-1180		Prepare of RSE and structural design for alteration and additional (A&A) works at Main Power House			44 days	Wed 15/7/20	Thu 3/9/20	60 days	Mon 6/7/20	Thu 3/9/20	Mon 6/7/20	Thu 3/9/20		539	0 days		100%
177	SUBE-1000		Environmental Aspect Submissions			45 days	Mon 18/11/19	Wed 1/1/20	81 days	Mon 18/11/19	Thu 6/2/20	Mon 18/11/19	Thu 6/2/20			0 days		100%
178	SUBE-1010		Prepare, submit & approve Site Management Plan for Trip Tricket System			45 days	Mon 18/11/19	Wed 1/1/20	66 days	Mon 18/11/19	Wed 22/1/20	Mon 18/11/19	Wed 22/1/20			0 days		100%
179	SUBE-1020		Prepare, submit & approve Waste Management Plan			45 days	Mon 18/11/19	Wed 1/1/20	81 days	Mon 18/11/19	Thu 6/2/20	Mon 18/11/19	Thu 6/2/20			0 days		100%
180	SUBE-1030		Prepare, submit & approve Environmental Management Plan			45 days	Mon 18/11/19	Wed 1/1/20	66 days	Mon 18/11/19	Wed 22/1/20	Mon 18/11/19	Wed 22/1/20			0 days		100%
181	SUBP-1000		Procurement			731 days	Mon 18/11/19	Wed 17/11/21	648 days	Mon 18/11/19	Thu 26/8/21	Mon 18/11/19	NA			278 days		94%
182	SUBP-1010		Prepare and submit the Procurement Procedure			12 days	Mon 18/11/19	Fri 29/11/19	2 days	Mon 18/11/19	Tue 19/11/19	Mon 18/11/19	Tue 19/11/19		183	0 days		100%
183	SUBP-1020		PM Review & Accept Procurement Procedure			12 days	Sat 30/11/19	Wed 11/12/19	21 days	Tue 19/11/19	Tue 10/12/19	Tue 19/11/19	Tue 10/12/19	182	184,185,186,187,188,189,190,191	0 days		100%
184	SUBP-1030		Prepare, submit and approve the pipe works material			25 days	Thu 12/12/19	Sun 5/1/20	34 days	Thu 6/2/20	Tue 10/3/20	Thu 6/2/20	Tue 10/3/20	183	212,532,551,552,554,553,549,557,0	0 days		100%
185	SUBP-1040		Prepare, submit and approve the water proofing material			25 days	Thu 12/12/19	Sun 5/1/20	25 days	Thu 26/8/21	Thu 26/8/21	NA	183		329,325	278 days		0%
186	SUBP-1050		Prepare, submit and approve the concrete mix material			48 days	Thu 12/12/19	Tue 28/1/20	90 days	Mon 3/2/20	Sat 2/5/20	Mon 3/2/20	Sat 2/5/20	183		391,426	0 days	100%
187	SUBP-1060		Prepare, submit and approve the rebar material			48 days	Thu 12/12/19	Tue 28/1/20	49 days	Fri 10/7/20	Sat 23/5/20	Fri 10/7/20	Fri 10/7/20	183		391,426	0 days	100%
188	SUBP-1070		Prepare, submit and approve the metal works material			48 days	Thu 12/12/19	Tue 28/1/20	48 days	Tue 1/9/20	Sun 18/10/20	Tue 1/9/20	Sun 18/10/20	183		391,426	0 days	100%
189	SUBP-1080		Prepare, submit and approve the ABWF works material			48 days	Sat 12/12/20	Tue 28/1/20	48 days	Mon 1/3/21	Sat 17/4/21	Mon 1/3/21	Sat 17/4/21	183		332,350,398,460,488,504,514,522,0	0 days	100%
190	SUBP-1090		Prepare, submit and approve the protective lining to concrete			0 days	NA	NA	48 days	Tue 1/9/20	Sun 18/10/20	Tue 1/9/20	Sun 18/10/20	183		391,426	0 days	100%
191	SUBP-1100		Prepare, submit and approve the multi-part covers			0 days	NA	NA	21 days	Tue 5/5/20	Mon 25/5/20	Tue 5/5/20	Mon 25/5/20	183		0 days		100%
192	SUBB-1000		BIM			1205 days	Thu 6/2/20	Wed 28/2/24	1562 days	Mon 18/11/19	Fri 28/2/25	Mon 18/11/19	NA			178 days		27%
193	SUBB-1010		Prepare, submit and approve the proposal of details of Common data environment (CDE)			48 days	Thu 6/2/20	Wed 1/4/20	37 days	Mon 18/11/19	Wed 1/4/20	Mon 18/11/19	Wed 1/4/20	129,130	194	0 days		100%
194			Prepare and submit BIM submission			1484 days	Thu 6/2/20	Wed 28/2/24	1451 days	Thu 2/4/20	Fri 28/2/25	Thu 2/4/20	NA	193		178 days		25%
195	C-1000		Construction Works (Working day)			1957 days	Mon 18/11/19	Thu 27/3/25	2138 days	Mon 18/11/19	Wed 24/3/25	Mon 18/11/19	NA			0 days		51%
196	CPW-1000		Preliminary Works			109 days	Mon 18/11/19	Thu 5/3/20	121 days	Mon 18/11/19	Tue 17/3/20	Mon 18/11/19	Tue 17/3/20			0 days		100%
197	CPW-1000		Initial Survey			24 days	Mon 18/11/19	Sat 14/12/19	10 days	Mon 18/11/19	Thu 28/11/19	Mon 18/11/19	Thu 28/11/19		198	0 days		100%
198	CPW-2000		Condition Survey			30 days	Fri 27/12/19	Tue 4/2/20	89 days	Mon 18/11/19	Fri 6/3/20	Mon 18/11/19	Fri 6/3/20	125,197	199,172,173FS+120 days,200	0 days		100%
199	CPW-3000		Installation of Monitoring Markers			26 days	Wed 5/2/20	Thu 5/3/20	78 days	Fri 29/11/19	Thu 5/3/20	Fri 29/11/19	Thu 5/3/20	198		0 days		100%
200	CPW-4000		Tree Felling Works	22, 235		0 days	NA	NA	9 days	Sat 7/3/20	Sat 7/3/20	Tue 17/3/20	Tue 17/3/20	198		0 days		100%
201	CAR-0000		Access Road (AR3), B-1			193 days	Mon 20/1/20	Sat 12/9/20	238 days	Thu 12/12/19	Wed 30/9/20	Thu 12/12/19	Wed 30/9/20	4,156		0 days		100%
202	CAR-1000		Site setup and clearance works	05		28 days	Mon 20/1/20	Mon 24/2/20	38 days	Mon 20/1/20	Fri 6/3/20	Mon 20/1/20	Fri 6/3/20		203	0 days		100%
203	CAR-1001		Awaiting for AECOM instruction for alignment confirmation for road works	055		0 days	NA	NA	5 days	Mon 17/2/20	Thu 12/3/20	Mon 17/2/20	Thu 12/3/20	202	204	0 days		100%
204	CAR-1002		Additional Works in Access Road AR3 to Settle Left-in Material by Contract DC/2016/07	215-1		0 days	NA	NA	4 days	Thu 21/5/20	Mon 25/5/20	Thu 21/5/20	Mon 25/5/20	203	205	0 days		100%
205	CAR-2000		Drainage and Utilities Works			76 days	Fri 6/3/20	Tue 9/6/20	75 days	Sat 7/3/20	Tue 9/6/20	Sat 7/3/20	Tue 9/6/20	204	206	0 days		100%
206	CAR-2000a		Trimming of Existing Sheet Piles in Access Road AR3	215-2		0 days	NA	NA	20 days	Tue 14/7/20	Wed 5/8/20	Tue 14/7/20	Wed 5/8/20	205	207	0 days		100%
207	CAR-2000b		Installation of Multi-part Cover and Manhole Cover of Chamber RP6 and Associated Concreting Works in Portion B-1	215		0 days	NA	NA	7 days	Fri 28/8/20	Fri 4/9/20	Fri 28/8/20	Fri 4/9/20	206	208	0 days		100%
208	CAR-2001		Diversion of Existing Underground Cables in Portion B-1A	036		0 days	NA	NA	172 days	Thu 5/3/20	Wed 30/9/20	Thu 5/3/20	Wed 30/9/20	207	210	0 days		100%
209	CAR-2002		Additional U-channel, beam barrier and footway concrete pavement	055		0 days	NA	NA	60 days	Thu 12/12/19	Wed 26/2/20	Thu 12/12/19	Wed 26/2/20		210	0 days		100%
210	CAR-3000	KD1A	Roadworks			80 days	Wed 10/6/20	Sat 12/9/20	133 days	Fri 24/4/20	Wed 30/9/20	Fri 24/4/20	Wed 30/9/20	126,209,208	42FF	0 days		100%
211	CW-0000		Inlet Works No.1, B-2			854 days	Mon 6/1/20	Mon 21/11/22	594 days	Tue 26/11/19	Thu 25/11/21	Tue 26/11/19	NA			0 days		88%
212	CW-1000		Diversion Works (1. Inlet Trunk Sewer, Leachate Rising Mains, Sludge Pipes, Tank Drains and Pipelines near Primary Sludge Thickeners)			180 days	Mon 6/1/20	Fri 14/8/20	459 days	Tue 26/11/19	Wed 16/6/21	Tue 26/11/19	NA	184,123	44FF	111 days		88%
213	CW-1100		Utilities scanning to identify existing UU arrangement			12 days	Mon 6/1/20	Sat 18/1/20	0 days	Fri 13/12/19	Sat 18/1/20	Fri 13/12/19	Sat 18/1/20	158	214SS,216	0 days		100%
214	CW-1200		Trial pits to locate the collection points			24 days	Mon 6/1/20	Wed 5/2/20	0 days	Mon 6/1/20	Tue 10/3/20	Mon 6/1/20	Tue 10/3/20	158,213SS,124	232,251	0 days		100%
215	CW-1300		Installation and Commissioning of Temporary Activated Carbon Deodorization Unit for the Existing Inlet Works			0 days	NA	NA	98 days	Wed 11/3/20	Sat 11/7/20	Wed 11/3/20	Sat 11/7/20			0 days		100%
216	CW-1310		Construction of concrete plinth			0 days	NA	NA	24 days	Wed 11/3/20	Wed 8/4/20	Wed 11/3/20	Wed 8/4/20	213	217	0 days		100%
217	CW-1320		Installation of Deodorizer			0 days	NA	NA	40 days	Thu 9/4/20	Sat 30/5/20	Thu 9/4/20	Sat 30/5/20	216	218	0 days		100%
218	CW-1330		Testing & commissioning			0 days	NA	NA	15 days	Mon 1/6/20	Wed 17/6/20	Mon 1/6/20	Wed 17/6/20	217	219FS-1 day	0 days		100%
219	CW-1340		Demolishment of the existing carbon deodorization unit			0 days	NA	NA	20 days	Wed 17/6/20	Sat 11/7/20	Wed 17/6/20	Sat 11/7/20	218FS-1 day		0 days		100%
220	CW-1400		Diversion of Inlet Trunk Sewer (approx. 40m 1800mm dia concrete pipe, 4 deep manholes and Inlet Reception Chamber)			146 days	Thu 6/2/20	Mon 3/8/20	451 days	Mon 9/3/20	Mon 13/9/21	Mon 9/3/20	NA			0 days		97%
221	CW-1405		Joint Initial Survey arrangement with MTRCL			0 days	NA	NA	24 days	Thu 19/11/20	Wed 16/12/20	Thu 19/11/20	Wed 16/12/20		222	0 days		100%
222	CW-1410		Remedial Works for uncharted sludge Pipe leakage	41		0 days	NA	NA	8 days	Mon 9/3/20	Tue 17/3/20	Mon 9/3/20	Tue 17/3/20	221	223	0 days		100%
223	CW-1420		Diversion of uncharted DN250 sludge pipe	41		0 days	NA	NA	27 days	Tue 31/3/20	Thu 7/5/20	Tue 31/3/20	Thu 7/5/20	222	230,224,225	0 days		100%
224	CW-1421		Diversion of uncharted 2' water pipe	24		0 days	NA	NA	9 days	Wed 15/4/20	Fri 24/4/20	Wed 15/4/20	Fri 24/4/20	223	230	0 days		100%
225	CW-1422		Additional Underground Utility Scanning for existing sludge pipe	32		0 days	NA	NA	1 day	Sat 18/4/20	Sat 18/4/20	Sat 18/4/20	Sat 18/4/20	223		0 days		100%
226	CW-1423		HV Cable Diversion for Inlet Works	84		0 days	NA	NA	135 days	Sat 10/10/20	Wed 24/3/21	Sat 10/10/20	Wed 24/3/21			0 days		100%
227	CW-1423a		Exposing, Removal and Diversion of Existing Cables near Inlet Works No. 1	236		0 days												

ID	Activity ID	Key Date	Task Name	Implement Weather CE no. (NCE no.)	PMI & CE no. (NCE no.)	Baseline Duration	Baseline Start	Baseline Finish	Duration	Start	Finish	Actual Start	Actual Finish	Predecessors	Successors	Total Slack	Risk Allowance	% Complete
252	CIW-1500b		Joint Initial Survey arrangement with MTRCL			0 days	NA	NA	158 days	Tue 26/11/19	Wed 10/6/20	Tue 26/11/19	Wed 10/6/20			0 days		100%
253	CIW-1500c		Site Clearance & inspection pit excavation under conforming alignments			0 days	NA	NA	36 days	Fri 12/6/20	Sat 25/7/20	Fri 12/6/20	Sat 25/7/20			0 days		100%
254	CIW-1511		Tank Drain Diversion near MTRCL track			0 days	NA	NA	246 days	Thu 11/6/20	Mon 12/4/21	Thu 11/6/20	Sat 10/4/21			0 days		100%
255	CIW-1511a		Excavation of trial pit near MHD9.5 (TP45 & 47)	040		0 days	NA	NA	12 days	Mon 27/7/20	Sat 8/8/20	Mon 27/7/20	Sat 8/8/20	256,260		0 days		100%
256	CIW-1511b		Uncharted cables found near MTRCO track and identification			0 days	NA	NA	1 day	Thu 18/6/20	Thu 18/6/20	Thu 18/6/20	Thu 18/6/20	255		0 days		100%
257	CIW-1511c		Excavation of trial pit near MHD9.5			0 days	NA	NA	5 days	Fri 19/6/20	Wed 24/6/20	Fri 19/6/20	Wed 24/6/20	258		0 days		100%
258	CIW-1511d		Lower the ground surface, opening and additional trial pit (TP38)	(046)		0 days	NA	NA	60 days	Thu 11/6/20	Fri 21/8/20	Thu 11/6/20	Fri 21/8/20	259		0 days		100%
259	CIW-1511e		Excavation of Trial Pits near Manhole MHA04 and MHD9	040		0 days	NA	NA	60 days	Fri 11/6/20	Fri 21/8/20	Thu 11/6/20	Fri 21/8/20	259		0 days		100%
260	CIW-1511f		Additional Trial Pit between MHD9.5 and MHA04	040		0 days	NA	NA	25 days	Fri 21/8/20	Fri 19/9/20	Fri 21/8/20	Fri 19/9/20	255		0 days		100%
261	CIW-1511g		Sheetpile installation for MHD9.5			0 days	NA	NA	38 days	Fri 1/9/20	Fri 16/10/20	Fri 16/10/20	Fri 16/10/20			0 days		100%
262	CIW-1511h		Sheetpile installation between MHD9.5 & MHA04			0 days	NA	NA	25 days	Tue 9/9/20	Thu 8/10/20	Tue 9/9/20	Thu 8/10/20			0 days		100%
263	CIW-1511i		LUU supporting & ELS works& excavatub between MHD9.5 & MHA04			0 days	NA	NA	73 days	Wed 7/10/20	Mon 4/1/21	Wed 7/10/20	Mon 4/1/21			0 days		100%
264	CIW-1511j		Unsuit excavated material from MHD9.5 to MHA04	261		0 days	NA	NA	4 days	Fri 20/11/20	Tue 24/11/20	Fri 20/11/20	Tue 24/11/20			0 days		100%
265	CIW-1511k		Revise design of manhole MHD9.5	(167)		0 days	NA	NA	20 days	Thu 7/1/21	Fri 29/1/21	Thu 7/1/21	Fri 29/1/21			0 days		100%
266	CIW-1511l		Break up opening and plugging existing concrete pipe at MHD9.5			0 days	NA	NA	6 days	Mon 18/1/21	Sat 23/1/21	Mon 18/1/21	Sat 23/1/21			0 days		100%
267	CIW-1511m		Trimming existing concrete pipe at MHD9.5			0 days	NA	NA	13 days	Fri 22/1/21	Fri 5/2/21	Fri 22/1/21	Fri 5/2/21			0 days		100%
268	CIW-1511n		Construction of manhole MHD9.5			0 days	NA	NA	49 days	Sat 6/2/21	Sat 10/4/21	Sat 6/2/21	Sat 10/4/21			0 days		100%
269	CIW-1511o		Additional work to prevent backflow from MHI1 to MHD9.5	(176)		0 days	NA	NA	9 days	Mon 18/1/21	Wed 27/1/21	Mon 18/1/21	Wed 27/1/21			0 days		100%
270	CIW-1511p		Sewage overflow incident of MHD11	(180)		0 days	NA	NA	9 days	Sat 13/2/21	Thu 25/2/21	Sat 13/2/21	Thu 25/2/21			0 days		100%
271	CIW-1512		Additional Special manhole for tank drain (NCE)			0 days	NA	NA	35 days	Mon 24/8/20	Mon 5/10/20	Mon 24/8/20	Mon 5/10/20	272,273		0 days		100%
272	CIW-1513		Breaking of concrete surround of cables (0.8m x 0.8m x 70m) (NCE)			0 days	NA	NA	24 days	Tue 8/9/20	Wed 7/10/20	Tue 8/9/20	Wed 7/10/20	271		0 days		100%
273	CIW-1514	KD1B	Construction of tank drain along revised alignment w/ concrete surround		051	0 days	NA	NA	10 days	Tue 5/1/21	Fri 15/1/21	Tue 5/1/21	Fri 15/1/21	271	43FF,307	0 days		100%
274	CIW-1516		Backfilling trench between MHD9.5 & MHA04			0 days	NA	NA	20 days	Sat 16/1/21	Mon 8/2/21	Sat 16/1/21	Mon 8/2/21			0 days		100%
275	CIW-1520		Diversion of Sludge Pipes			75 days	Tue 21/4/20	Tue 21/7/20	364 days	Mon 11/5/20	Thu 29/7/21	Mon 11/5/20	NA			0 days		96%
276	CIW-1520a		Excavation of trial pit and identification of connection point	351		0 days	NA	NA	103 days	Mon 11/5/20	Wed 9/9/20	Mon 11/5/20	Wed 9/9/20	277		0 days		100%
277	CIW-1520b		Trench excavation for twin DN250 sludge pipe, on hold due to encounter of uncharted sludge pipe	351		75 days	Tue 21/4/20	Tue 21/7/20	4 days	Wed 15/7/20	Sat 18/7/20	Wed 15/7/20	Sat 18/7/20	276		0 days		100%
278	CIW-1520c		Additional hole drilling works and identification of connection point			0 days	NA	NA	53 days	Mon 20/7/20	Mon 20/7/20	Mon 20/7/20	Mon 20/7/20	277		0 days		100%
279	CIW-1520d		Temporary diversion of substandard DI 250 Leachate rising main	202		0 days	NA	NA	127 days	Tue 20/10/20	Wed 24/3/21	Tue 20/10/20	Wed 24/3/21	228		0 days		100%
280	CIW-1520e		Protection work for substandard DI 500 tank drain Pipe (near MHD 9.5)	302		0 days	NA	NA	93 days	Wed 18/11/20	Fri 12/3/21	Wed 18/11/20	Fri 12/3/21	228		0 days		100%
281	CIW-1520f		Encounter of uncharted concrete pipe within sheetpile cofferdam at MHA04			0 days	NA	NA	2 days	Tue 10/11/20	Wed 11/11/20	Tue 10/11/20	Wed 11/11/20		282	0 days		100%
282	CIW-1520g		Resumption and construction of sludge pipe construction			0 days	NA	NA	253 days	Sat 19/9/20	Thu 29/7/21	Sat 19/9/20	NA	281	307,44FF	-36 days		91%
283	CIW-1530		Diversion of Leachate Rising Main			60 days	Tue 21/4/20	Fri 3/7/20	60 days	Tue 14/9/21	Thu 25/11/21	NA	NA	241		-135 days		0%
284	CIW-1600		Diversion of pipelines near Primary Sludge Thickeners (approx. 180m long 150mm to 375mm concrete pipes)			156 days	Thu 6/2/20	Fri 14/8/20	570 days	Tue 26/11/19	Thu 28/10/21	Tue 26/11/19	NA			0 days		55%
285	CIW-1610		Trench Excavation from MH MHD1E to MHD6 (approx. 90m long with MHS MHD1A, 1B, 1C, 1D & 1E) - resigned	87		60 days	Thu 6/2/20	Mon 20/4/20	0 days	Tue 26/11/19	Tue 26/11/19	Tue 26/11/19	Tue 26/11/19			0 days		100%
286	CIW-1620		Manhole construction and Pipe laying - omitted	87		60 days	Mon 30/3/20	Sat 13/6/20	0 days	Tue 2/6/20	Tue 2/6/20	Tue 2/6/20	Tue 2/6/20		43FF,281	0 days		100%
287	CIW-1621		Temporary Diversion of Existing DN200 Filtrate Rising Main	034		0 days	NA	NA	20 days	Sat 1/8/20	Mon 24/8/20	Sat 1/8/20	Mon 24/8/20	288		0 days		100%
288	CIW-1623		Pipeline Diversion Works near Primary Sludge Thickening Tank	(114)		0 days	NA	NA	30 days	Fri 16/4/21	Sat 22/5/21	Fri 16/4/21	Sat 22/5/21	287		0 days		100%
289	CIW-1625		Uncharted underground utilities near Proposed MHD5B	0260		0 days	NA	NA	26 days	Mon 24/5/21	Wed 23/6/21	Mon 24/5/21	Wed 23/6/21	288	290,293	0 days		100%
290	CIW-1630		Trench Excavation from MH (approx. 90m long with MHS M1A to M3B)			60 days	Tue 21/4/20	Fri 3/7/20	32 days	Thu 19/3/20	Thu 19/3/20	Thu 19/3/20	Wed 29/4/20	289		0 days		100%
291	CIW-1640		Manholes construction (M1A, M1B, M2B, M3B) and Pipe laying			25 days	Mon 15/6/20	Wed 15/7/20	12 days	Mon 4/5/20	Sat 16/5/20	Mon 4/5/20	Sat 16/5/20	286,286	43FF	0 days		100%
292	CIW-1650		Trench Excavation from MHD5 to MHD9.5 (approx. 90m long with MHS MHD5A & 5B)	(114)		50 days	Thu 16/7/20	Fri 11/9/20	60 days	Wed 2/9/20	Wed 30/12/20	Wed 2/9/20	Wed 30/12/20	290,296,301,303,305		0 days		100%
293	CIW-1660		Provision of Pumping System from Screen to Flume Channel	87		0 days	NA	NA	287 days	Tue 10/11/20	Thu 28/10/21	Tue 10/11/20	NA	289	294	-111 days		75%
294	CIW-1670		Manholes construction (MHD5A, MHD5B, MHD5C) and Pipe laying			45 days	Sat 23/5/20	Thu 16/7/20	293 days	Thu 3/11/20	Thu 28/10/21	Thu 3/11/20	NA	293	44FF	-111 days		8%
295	CIW-2000		Decommission and Demolition of Existing Facilities and Structures			240 days	Mon 2/3/20	Fri 18/12/20	222 days	Thu 19/3/20	Tue 15/12/20	Thu 19/3/20	Tue 15/12/20	6,122,160		0 days		100%
296	CIW-2100		Primary Sludge Thickening Tank No.1 and No.2			80 days	Mon 2/3/20	Thu 9/6/20	222 days	Thu 19/3/20	Tue 15/12/20	Thu 19/3/20	Tue 15/12/20		292	0 days		100%
297	CIW-2101		Additional Works for Temporary Diversion of Bypass Pipe near Primary Sludge Thickeners			0 days	NA	NA	45 days	Thu 19/3/20	Sun 17/5/20	Thu 19/3/20	Sun 17/5/20			0 days		100%
298	CIW-2110		Removal of E&M equipment of primary sludge thickening tank			0 days	NA	NA	1 day	Thu 4/6/20	Thu 4/6/20	Thu 4/6/20	Thu 4/6/20	299		0 days		100%
299	CIW-2120		Decommission and Demolition the tank			80 days	Mon 2/3/20	Tue 9/6/20	150 days	Thu 18/6/20	Tue 15/12/20	Thu 18/6/20	Tue 15/12/20	298	301	0 days		100%
300	CIW-2130		Demolition of structure no.2			0 days	NA	NA	24 days	Mon 18/5/20	Mon 22/6/20	Mon 18/5/20	Mon 22/6/20			0 days		100%
301	CIW-2200		Primary Sludge Pump Pit			60 days	Wed 10/6/20	Thu 20/8/20	18 days	Wed 22/7/20	Tue 11/8/20	Wed 22/7/20	Tue 11/8/20	299	302,303,292,304	0 days		100%
302	CIW-2300		Septic Tank			50 days	Fri 21/8/20	Tue 20/10/20	18 days	Wed 12/8/20	Tue 1/9/20	Wed 12/8/20	Tue 1/9/20	301		0 days		100%
303	CIW-2400		Diesel Tank			50 days	Wed 21/10/20	Fri 18/12/20	53 days	Thu 2/7/20	Tue 1/9/20	Thu 2/7/20	Tue 1/9/20	301	292	0 days		100%
304	CIW-2410		Transfers of Remaining Diesel Fuel of Existing Diesel Tank			0 days	NA	NA	15 days	Thu 2/7/20	Thu 2/7/20	Thu 2/7/20	Thu 2/7/20	301		0 days		100%
305	CIW-2420		Demolition of diesel tank			50 days	Wed 21/10/20	Fri 18/12/20	18 days	Wed 12/8/20	Tue 1/9/20	Wed 12/8/20	Tue 1/9/20	304		0 days		100%
306	CIW-3000		Inlet Works No.1 Building (1)			569 days	Sat 19/12/20	Mon 21/11/22	747 days	Tue 15/9/20	Thu 23/3/23	Tue 15/9/20	NA		748 days			18%
307	CIW-3100		Predrilling (10hrs, 1rigs, 2days/drillhole/rig) - stage 1			40 days	Mon 4/1/21	Mon 22/2/21	28 days	Tue 15/9/20	Mon 19/10/20	Tue 15/9/20	Mon 19/10/20	248,250,273,228,282		0 days		100%
308	CIW-3100a		Predrilling (22hrs, 1rigs, 2days/drillhole/rig) - stage 2			0 days	NA	NA	60 days	Tue 8/12/20	Mon 22/2/21	Tue 8/12/20	Mon 22/2/21			0 days		100%
309	CIW-3200		Pre-bored H piles (188nos, 1.8rigs, 2days/rig/pile)			133 days	Tue 23/2/21	Wed 4/8/21	210 days	Fri 19/2/21	Tue 2/11/21	Fri 19/2/21	NA	228,132	310SS+150 days,311	-34 days		63%
310	CIW-3400a		Pile Load Test at stage 1			26 days	Thu 5/8/21	Tue 14/9/21	21 days	Sat 21/8/21	Tue 14/9/21							

ID	Activity ID	Key Date	Task Name	Incliment Weather CE no. (NCE no.)	PMI & CE no. (NCE no.)	Baseline Duration	Baseline Start	Baseline Finish	Duration	Start	Finish	Actual Start	Actual Finish	Predecessors	Successors	Total Slack	Risk Allowance	% Complete		
342	CPS-3000		Predrilling (63hrs, 3rigs, 3days/drillhole/ri)			38 days	Thu 10/2/22	Fri 25/3/22	38 days	Fri 15/10/21	Sat 27/11/21			NA	127,452,339,340	343		-62 days	1	0%
343	CPS-4000		Pre-bored H piles (205nos, 2.5rigs, 2days/pile/ri)			102 days	Sat 26/3/22	Mon 1/8/22	164 days	Mon 29/11/21	Wed 22/6/22			NA	132,453,341,342	344		-62 days	5	0%
344	CPS-5000		Sheetpile Installation (FSP-II, 3360sq.m, 1rigs, 50sqm/ri/day)			85 days	Wed 25/5/22	Fri 2/9/22	42 days	Thu 5/5/22	Fri 24/6/22			NA	346,352SS+27 days			-62 days	0	0%
345	CPS-6000		Pile Load Test			26 days	Tue 2/8/22	Fri 2/8/22	26 days	Thu 23/6/22	Sat 23/7/22			NA	NA343	346		0 days	0	0%
346	CPS-7000		ELS works (20000cu.m soil with 2 layers walling / strutting)			45 days	Sat 3/9/22	Fri 28/10/22	60 days	Mon 25/7/22	Wed 6/10/22			NA	NA343,135,345,344	347		0 days	3	0%
347	CPS-7900		Receiving of Civil Requirements from PM			0 days	NA	NA	1 day	Thu 7/7/22	Thu 7/7/22			NA	NA346FF-3 emons	348		186 days	0	0%
348	CPS-8000	KD1D	R.C. Structure works (including ELS demolition works)			92 days	Sat 29/10/22	Mon 20/2/23	112 days	Mon 6/10/22	Mon 20/2/23			NA	NA137,346,347SS-3 emons	349,350,45FF,351FF		0 days	3	0%
349	CPS-9000	KD1D	Allow access to Contractor DE/2018/04 for E&M installation and T&C works			0 days	Mon 20/2/23	Mon 20/2/23	0 days	Mon 20/2/23	Mon 20/2/23			NA	NA348	45FF		0 days	0	0%
350	CPS-10000	SW1	ABWF works + BS works			150 days	Tue 21/2/23	Wed 23/8/23	150 days	Tue 21/2/23	Wed 23/8/23			NA	NA348,189,141	56FF		139 days	0	0%
351	CPS-11000	KD1D	Flowmeter Chamber no.1			60 days	Tue 21/2/23	Sat 6/5/23	60 days	Tue 6/12/22	Mon 20/2/23			NA	NA348FF	45FF,333FF		0 days	0	0%
352	CPS-12000	SW2	Process Pipe CHG chaingae 0-50, CHH chaingae 0-80, CHI chaingae 0-95 & CHJ chaingae 0-40 and surrounding utilities			0 days	NA	NA	100 days	Wed 8/6/22	Thu 6/10/22			NA	NA344SS+27 days	57FF,555		-62 days	0	0%
353	CBR-0000		Bioreactors No.2A & 2B, B-4 (3)			1106 days	Mon 18/11/19	Sat 12/8/23	1194 days	Mon 18/11/19	Mon 27/11/23	Mon 18/11/19	NA 9			546 days		38%		
354	CBR-1000		Operation of 2no. Existing 800mm air mains over bioreactor no.2			360 days	Mon 18/11/19	Wed 11/11/20	292 days	Mon 18/11/19	Wed 11/11/20			Wed 11/11/20	Wed 11/11/20			0 days	100%	
355	CBR-2000		Construction of Removable Steel Shutter in the Common Channel of BR2 and 3		67	0 days	NA	NA	86 days	Thu 1/10/20	Fri 15/1/21			Thu 1/10/20	Fri 15/1/21	365		0 days	100%	
356	CBR-4100		Take Down E&M Equipment & cables in Bioreactor BR2 and Return to DSD		95	0 days	NA	NA	90 days	Thu 15/10/20	Mon 1/2/21			Thu 15/10/20	Mon 1/2/21	366		0 days	100%	
357	CBR-4200		Installation of monitoring points before demolition of BR2		219	0 days	NA	NA	5 days	Wed 27/1/21	Mon 1/2/21			Wed 27/1/21	Mon 1/2/21	368		0 days	100%	
358	CBR-4300		Condition Survey for BR2			0 days	NA	NA	1 day	Fri 30/10/20	Fri 30/10/20			Fri 30/10/20	Fri 30/10/20	366		0 days	100%	
359	CBR-5000		Demolition of existing bioreactor no.2			60 days	Wed 3/2/21	Tue 20/4/21	98 days	Tue 10/11/20	Wed 10/3/21	Tue 10/11/20	Wed 10/3/21	122,162		0 days		100%		
360	CBR-5100		Identification and removal of existing cables on air main pipe bridge		210	0 days	NA	NA	35 days	Tue 10/11/20	Sat 19/12/20			Tue 10/11/20	Sat 19/12/20	361,365		0 days	100%	
361	CBR-5300		Plugging and demolition of existing DN800 air main			0 days	NA	NA	5 days	Mon 28/12/20	Sat 2/1/21			Mon 28/12/20	Sat 2/1/21	360		0 days	100%	
362	CBR-5200		Division of existing lighting cable and Earthing ducts, stage 1		264	0 days	NA	NA	43 days	Fri 4/12/20	Fri 4/12/20			Tue 26/1/21	Fri 4/12/20	366		0 days	100%	
363	CBR-5400		Overflow incident from BR1 to BR2 works area no.1 (Dec 2020)		285	0 days	NA	NA	33 days	Fri 18/12/20	Thu 28/1/21			Fri 18/12/20	Thu 28/1/21	357,362		0 days	100%	
364	CBR-5410		Overflow incident from BR1 to BR2 works area (Feb 2021)		340	0 days	NA	NA	6 days	Tue 16/2/21	Wed 24/2/21			Tue 16/2/21	Wed 24/2/21	366,363		0 days	100%	
365	CBR-3000		Construction of Isolation Wall & stoplog in common channel of BR2 & BR3		277	0 days	NA	NA	43 days	Sat 16/1/21	Wed 10/3/21			Sat 16/1/21	Wed 10/3/21	355,360		0 days	100%	
366	CBR-5500		Demolition of existing pipe bridge, partition wall and base slab (Stage 1)			30 days	Wed 3/2/21	Fri 12/3/21	26 days	Tue 2/2/21	Sat 6/3/21			Tue 2/2/21	Sat 6/3/21	362,358,364,356	367SS,368	0 days	100%	
367	CBR-5520		Removal of additional concrete infill within the partition walls		(174)	0 days	NA	NA	26 days	Tue 2/2/21	Sat 6/3/21			Tue 2/2/21	Sat 6/3/21	366SS	368	0 days	100%	
368	CBR-5900		Construction of precautionary measures (i.e. isolation wall)		322	0 days	NA	NA	2 days	Tue 9/3/21	Wed 10/3/21			Tue 9/3/21	Wed 10/3/21	366,367		0 days	100%	
369	CBR-5905		Construction of precautionary measures (i.e. bund wall)		305	0 days	NA	NA	3 days	Thu 15/4/21	Sat 17/4/21			Thu 15/4/21	Sat 17/4/21	368		0 days	100%	
370	CBR-5910		Removal of abandoned DN250 air pipe		209	0 days	NA	NA	6 days	Tue 20/4/21	Mon 26/4/21			Mon 26/4/21	Mon 26/4/21	368		0 days	100%	
371	CBR-6000		Predrilling (33hrs, 3rigs, 2days/drillhole/ri), stage 1			44 days	Wed 21/4/21	Sat 12/6/21	44 days	Mon 1/3/21	Wed 5/5/21			Mon 1/3/21	Wed 5/5/21	368		1 day	100%	
372	CBR-7000		Pre-bored H piles (113nos, 2rigs, 2days/pile/ri), stage 1			113 days	Tue 15/6/21	Thu 18/11/21	113 days	Thu 6/5/21	Fri 17/9/21			Thu 6/5/21	NA371	372		382SS+30 days,377SS+45 days,381 day	5	41%
373	CBR-7100		External works between BR2 and MFB2			0 days	NA	NA	217 days	Wed 30/6/21	Mon 21/3/22	Wed 30/6/21	NA			1046 days		9%		
374	CBR-7110		DN700 (CHER)RAS diversion			45 days	Wed 30/6/21	Sat 21/9/21	45 days	Wed 30/6/21	Sat 21/9/21			Wed 30/6/21	NA372SS+45 days	375		1212 days	2%	
375	CBR-7120		Temporary vehicle diversion for RAS operation			0 days	NA	NA	6 days	Mon 23/8/21	Sat 28/8/21			Mon 23/8/21	NA374			1212 days	0%	
376	CBR-7130		DN600 Temporary Sewage diversion			0 days	NA	NA	120 days	Wed 30/6/21	Sat 20/11/21	Wed 30/6/21	NA			-45 days		18%		
377	CBR-7131		2nos. Manhole Construction (MHTD1 and MHTD2)		204, 353	0 days	NA	NA	75 days	Wed 30/6/21	Mon 27/9/21			Wed 30/6/21	NA372SS+45 days	378FS-30 days		-88 days	36%	
378	CBR-7132		Existing DN600 tank drain diversion		204, 353	45 days	NA	NA	75 days	Mon 23/8/21	Sat 20/11/21			NA	NA377FS-30 days	379		-88 days	0%	
379	CBR-7140		Demolition of abandoned DN600 pipe and existing surrounded wall & channel of BR2		353, 336	30 days	NA	NA	45 days	Mon 22/11/21	Sat 15/1/22			NA	NA378	380		-88 days	0%	
380	CBR-7150		Pre-drilling(3nr.) & Pre-bored H piles (20rs, 1rig, 2days/drillhole/ri), stage 2A			26 days	NA	NA	26 days	Mon 17/1/22	Fri 18/2/22			NA	NA379	381		-88 days	0%	
381	CBR-7160		Pile load test			26 days	NA	NA	26 days	Sat 19/2/22	Mon 21/3/22			NA	NA380,386	389,388		-88 days	0%	
382	CBR-7200		External works between BR2 and PST			0 days	NA	NA	141 days	Wed 30/6/21	Wed 15/12/21	Wed 30/6/21	NA		NA372SS+30 days			-38 days	19%	
383	CBR-7210		Demolition of existing DN1200, DN900 and DN500 pipe (w/ ELS works)		91	0 days	NA	NA	75 days	Wed 30/6/21	Mon 27/9/21			Wed 30/6/21	NA372SS+45 days	384		-38 days	36%	
384	CBR-7220		Division of existing lighting cable and Earthing ducts (w/ ELS)		264	0 days	NA	NA	30 days	Tue 28/9/21	Wed 3/11/21			NA	NA383	385		-38 days	0%	
385	CBR-7230		Demolition of existing side wall		336	0 days	NA	NA	12 days	Thu 4/11/21	Wed 17/1/21			NA	NA384	386		-38 days	0%	
386	CBR-7240		Pre-bored H piles (24rs, 2rig, 2days/drillhole/ri), stage 2B			24 days	NA	NA	24 days	Thu 18/11/21	Wed 15/12/21			NA	NA385	381		-38 days	0%	
387	CBR-7340		Demolition of existing side wall between BR2 & BR3 and baseslab			0 days	NA	NA	60 days	Sat 18/9/21	Tue 30/11/21			NA	NA372	388		1 day	0%	
388	CBR-8000		Sheetpile Installation (3000sq.m, 1rigs, 50sqm/ri/day)			60 days	Wed 9/9/21	Fri 19/11/21	60 days	Tue 22/3/22	Tue 7/6/22			NA	NA381,387	389		-88 days	0%	
389	CBR-10000		ELS works (18100cu.m soil with 4 layers walling / strutting)			125 days	Mon 20/12/21	Sat 7/5/22	80 days	Wed 8/6/22	Fri 9/9/22			NA	NA135,381,388	391,390FF-3 emons,399SS+46 days		3	0%	
390	CBR-10900		Receiving of Civil Requirements from PM			0 days	NA	NA	1 day	Sat 11/6/22	Sat 11/6/22			NA	NA389FF-3 emons	391SS-3 emons		168 days	0%	
391	CBR-11000	KD1E	R.C. Structure works (including ELS demolition works)			180 days	Sat 28/5/22	Sat 31/12/22	180 days	Sat 10/9/22	Sat 22/4/23			NA	NA138,188,187,190,188,389,390SS-3 emons	388,46FF,397,393FF,394SS+25 days		5	0%	
392	CBR-11000	KD1E	Process Pipe CHQ chaingae 65-140			0 days	NA	NA	60 days	Wed 8/2/23	Sat 22/4/23			NA	NA391FF	46FF		-88 days	0%	
393	CBR-11020	KD1E	Additional backfill works after end wall construction at BR2 common channel		277	0 days	NA	NA	30 days	Wed 15/3/23	Sat 22/4/23			NA	NA391FF	46FF		-88 days	0%	
394	CBR-13000	KD1E	Flowmeter no. 2,4			180 days	2023/1/3	2023/8/12	60 days	Thu 10/1/22	Wed 21/12/22			NA	NA391SS+25 days	395FS-13 days		-88 days	0%	
395	CBR-14000	KD1E	Gate Valve Chamber no.1-3			180 days	2023/1/3	2023/8/12	60 days	Wed 7/12/22	Tue 21/2/23			NA	NA394FS-13 days	396FS-12 days		-88 days	0%	
396	CBR-15000	KD1E	Plug Valve Chamber no.1-2			180 days	2023/1/3	2023/8/12	60 days	Wed 8/2/23	Sat 22/4/23			NA	NA395FS-12 days	46FF		-88 days	0%	
397	CBR-12000	KD1E	Allow access to Contractor DE/2018/04 for E&M installation and T&C works			0 days	Sat 31/12/22	Sat 31/12/22	0 days	Sat 22/4/23	Sat 22/4/23			NA	NA391	46FF		-88 days	0%	
398	CBR-16000	SW1	ABWF works + BS works			180 days	Tue 3/1/23	Sat 12/8/23	180 days	Mon 24/4/23	Mon 27/11/23			NA	NA391,189,141	56FF		60 days	0%	
399	CBR-17000	SW2	Process Pipe CHQ chaingae 65-170, CHP chaingae 60-130, CHL chaingae 0-35 & CHK chaingae 0-50 and surrounding utilities			0 days	NA	NA	80 days	Tue 8/8/22</										

ID	Activity ID	Key Date	Task Name	Inherent Weather CE no. (NCE no.)	PMI & CE no. (NCE no.)	Baseline Duration	Baseline Start	Baseline Finish	Duration	Start	Finish	Actual Start	Actual Finish	Predecessors	Successors	Total Slack	Risk Allowance	% Complete	Gantt Chart (2020-2024)											
435	CSA-1000		Additional Preliminary Works			0 days	NA	NA	330 days	Tue 9/6/20	Mon 19/7/21	Tue 9/6/20	NA			1247 days		98%	Qtr 3	Qtr 1	Qtr 3	Qtr 1	Qtr 3	Qtr 1	Qtr 3	Qtr 1	Qtr 3	Qtr 1	Qtr 3	
436	CSA-1020		Expose and abandon existing electric cable & trial pits		78	0 days	NA	NA	39 days	Mon 17/8/20	Wed 30/9/20	Mon 17/8/20	Wed 30/9/20			0 days		100%												
437	CSA-1030		Installation of standpipes		71	0 days	NA	NA	13 days	Mon 14/9/20	Mon 28/9/20	Mon 14/9/20	Mon 28/9/20			0 days		100%												
438	CSA-1100		Division of Existing SAS Raising Main near SAS Pumping Station	68, 75, 76	69	0 days	NA	NA	170 days	Tue 9/6/20	Thu 31/12/20	Tue 9/6/20	Thu 31/12/20			0 days		100%												
439	CSA-1200		Decommission of existing power and signal systems in leachate Pump station switch room	312, 309, 310	74	0 days	NA	NA	58 days	Mon 21/9/20	Mon 30/11/20	Mon 21/9/20	Mon 30/11/20	146	453	0 days		100%												
440	CSA-1300		Construction of Cable Trough for CLP 11kV Cable Diversion	75, 76, 77, 161		0 days	NA	NA	54 days	Mon 19/10/20	Mon 21/12/20	Mon 19/10/20	Mon 21/12/20		453	0 days		100%												
441	CSA-1400		Demolition of Existing Pillar box and its concrete plinth	144, 212, 3/30		0 days	NA	NA	63 days	Wed 12/8/20	Sat 14/11/20	Wed 12/8/20	Sat 14/11/20	149	453	0 days		100%												
442	CSA-1500		Excavation to locate existing underground cable near SAS Pump Station		78	0 days	NA	NA	59 days	Wed 17/6/20	Sat 21/11/20	Wed 17/6/20	Sat 21/11/20		453	0 days		100%												
443	CSA-1600		Division of Existing DN80 Permeate Raising Main near SAS Pumping station		89	0 days	NA	NA	72 days	Tue 6/10/20	Thu 31/12/20	Tue 6/10/20	Thu 31/12/20		453	0 days		100%												
444	CSA-1800		Trench Excavation near SAS for CLP diversion of 11kV cable	309, 310	97	0 days	NA	NA	53 days	Mon 12/10/20	Sat 12/12/20	Mon 12/10/20	Sat 12/12/20		453	0 days		100%												
445	CSA-1700		Relocation of Oil Interceptor Near Existing Compressor House	144, 212, 3/70		0 days	NA	NA	50 days	Mon 9/11/20	Fri 8/1/21	Mon 9/11/20	Fri 8/1/21		453	0 days		100%												
446	CSA-1900		Division of existing system sewerage	212, 309, 3183		0 days	NA	NA	36 days	Wed 13/1/21	Fri 26/2/21	Wed 13/1/21	Fri 26/2/21	151	455,453,447	0 days		100%												
447	CSA-1910		Division of existing copper pipe near proposed SAS pumping station	309, 310	225	0 days	NA	NA	61 days	Mon 19/10/20	Thu 31/12/20	Mon 19/10/20	Thu 31/12/20	446	453	0 days		100%												
448	CSA-1920		Pipework of proposed SAS Pumping Station - 13 nos. of puddles		221	0 days	NA	NA	180 days	Mon 7/12/20	Mon 19/7/21	Mon 7/12/20	Mon 19/7/21			1247 days		92%												
449	CSA-1930		Additional DN150 Raising main for SAS		220/69	0 days	NA	NA	15 days	Wed 21/2/20	Fri 18/12/20	Wed 21/2/20	Fri 18/12/20			0 days		100%												
450	CSA-1940		Additional DN90 PE pipe diversion		89	0 days	NA	NA	7 days	Fri 11/12/20	Fri 18/12/20	Fri 11/12/20	Fri 18/12/20			0 days		100%												
451	CSA-1970		Additional diversion of existing sludge rising main and sewerage system		81	0 days	NA	NA	15 days	Thu 21/1/21	Sat 6/2/21	Thu 21/1/21	Sat 6/2/21			0 days		100%												
452	CSA-2000		Predrilling (4hrs, 1rig, 4days/drilhole/rig)	68		16 days	Wed 20/5/20	Sat 6/6/20	7 days	Sat 18/4/20	Sat 25/4/20	Sat 18/4/20	Sat 25/4/20	127	342,453	0 days		100%												
453	CSA-3000		Pre-bored H piles (12nos, 1rigs, 4days/pile/rig)			60 days	Mon 8/6/20	Tue 18/8/20	19 days	Mon 4/1/21	Mon 25/1/21	Mon 4/1/21	Mon 25/1/21	132,452,148,438,439,441,442,443,445,444,343,454		0 days	2	100%												
454	CSA-4000		Pile Load Test			21 days	Wed 19/8/20	Thu 17/9/20	22 days	Tue 23/2/21	Tue 23/2/21	Fri 19/3/21	Fri 19/3/21	453	456,455	0 days		100%												
455	CSA-5000		Sheetpile Installation (FSP-II, 690sq.m, 40sqm/day)			28 days	Wed 19/8/20	Sat 19/9/20	28 days	Wed 30/3/21	Wed 5/5/21	Tue 30/3/21	Wed 5/5/21	133,454,446	456	0 days		100%												
456	CSA-6000		ELS works (1300cu.m soil with 2 layers walling / strutting)			75 days	Mon 21/9/20	Wed 19/2/20	75 days	Thu 6/5/21	Wed 4/8/21	Thu 6/5/21	Wed 4/8/21	NA,455,135,454	458,457,FF-3 emons	-121 days	2	96%												
457	CSA-6900		Receiving of Civil Requirements from PM			0 days	NA	NA	1 day	Thu 6/5/21	Thu 6/5/21	Thu 6/5/21	Thu 6/5/21	456,FF-3 emons	458,SS-3 emons	0 days		100%												
458	CSA-7000	KD1H	R.C. Structure works (including ELS demolition works)			186 days	Mon 21/12/20	Mon 9/8/21	186 days	Thu 5/8/21	Sat 19/3/22	NA	NA	NA,456,457,SS-3 emons	459,460,49FF	-121 days	5	0%												
459	CSA-8000	KD1H	Allow access to Contractor DE/2018/03 for E&M installation and T&C works			0 days	Mon 9/8/21	Mon 9/8/21	0 days	Sat 19/3/22	Sat 19/3/22	NA	NA	NA,458	49FF	-121 days		0%												
460	CSA-9000	SW1	ABWF works + BS works			90 days	Tue 10/8/21	Thu 25/11/21	90 days	Thu 14/6/22	Wed 28/9/22	NA	NA	NA,458,189,141,522SS	56FF	405 days		0%												
461	CAS-0000		Ancillary Structures, B-7			503 days	Mon 7/9/20	Sat 21/5/22	420 days	Mon 3/5/21	Wed 28/9/22	Mon 3/5/21	NA 12			891 days		7%												
462	CAS-1000		Demolition of Existing Faciliates and Structures (leachate pump pit & pumping station)			120 days	Mon 7/9/20	Sat 30/1/21	120 days	Mon 3/5/21	Thu 23/9/21	Mon 3/5/21	NA	122,160,162	497	48 days		41%												
463	CFS-1000		Fire Services Sprinkler Pumping Room & Emergency Generator House (9)(10)**		301	220 days	Sat 10/4/21	Sun 3/1/21	419 days	Tue 4/5/21	Wed 28/9/22	Tue 4/5/21	NA			405 days		14%												
464	CFS-1000		Water Sampling and Testing for existing effluent pump pit		384	0 days	NA	NA	12 days	Tue 4/5/21	Mon 17/5/21	Tue 4/5/21	Mon 17/5/21		465	0 days		100%												
465	CFS-1150		Identification, decommission and demolition of the existing kiosk		86	0 days	NA	NA	26 days	Tue 18/5/21	Fri 18/6/21	Tue 18/5/21	Fri 18/6/21	464	466,479	0 days		100%												
466	CFS-1100		Provision of Flowmeter chamber, gate valve chamber and associated sewerage		85	0 days	NA	NA	90 days	Sat 19/6/21	Tue 5/10/21	Sat 19/6/21	NA	465	467,469FF	-101 days		40%												
467	CFS-1200		Decommission and demolition of the existing pump pit and associated sewerage manholes and pipes		86	0 days	NA	NA	40 days	Wed 6/10/21	Mon 22/11/21	NA	NA	NA,466	470	-101 days		0%												
468	CFS-1250		Division of Leachate Raising Main near SSSH		241	0 days	NA	NA	18 days	Wed 28/7/21	Wed 18/8/21	NA	NA	NA,469SF	480	18 days		0%												
469	CFS-1300		E&M provision of flowmeter chamber and associated sewerage for effluent and sewage from SSSH		256	0 days	NA	NA	40 days	Wed 18/8/21	Tue 5/10/21	NA	NA	NA,466FF	470,468SF	-61 days		0%												
470	CFS-2000		Excavation for Raft Footing (800cu.m)		65 days	NA	NA	NA	44 days	Tue 23/11/21	Sat 15/1/22	NA	NA	NA,469,467	471	-101 days		0%												
471	CFS-2800		Plate load test at bottom level of compacted general fill(2no.)		12 days	NA	NA	NA	7 days	Mon 17/1/22	Mon 24/1/22	NA	NA	NA,470	472	-101 days		0%												
472	CFS-2900		Soil Replacement (14 layers SRT)		0 days	NA	NA	NA	42 edays	Mon 24/1/22	Mon 7/3/22	NA	NA	NA,471	473	-124.42 edays		0%												
473	CFS-3000		Plate load test at bottom level of base slab (3no.)		28 days	Fri 4/6/21	Mon 21/6/21		7 days	Tue 8/3/22	Tue 15/3/22	NA	NA	NA,472	474,FF-3 emons,475	-101 days		0%												
474	CFS-3900		Receiving of Civil Requirements from PM		0 days	NA	NA	NA	1 day	Tue 23/11/21	Tue 23/11/21	NA	NA	NA,473,FF-3 emons	475SS-3 emons	59 days		0%												
475	CFS-4000	KD1J	R.C. structure works		120 days	NA	NA	NA	70 days	Wed 16/3/22	Mon 13/6/22	NA	NA	NA,473,474SS-3 emons	477,476,51FF,521FF,520FF	-101 days	2	0%												
476	CFS-5000	KD1J	Allow access to Contractor DE/2018/04 for E&M installation and T&C works		0 days	Mon 13/9/21	Mon 13/9/21		0 days	Mon 13/6/22	Mon 13/6/22	NA	NA	NA,475	51FF	-101 days		0%												
477	CFS-6000	SW1	ABWF works + BS works		90 days	Tue 14/9/21	Mon 3/1/22		90 days	Tue 14/6/22	Wed 28/9/22	NA	NA	NA,475	56FF	405 days		0%												
478	CCS-1000		Chemical System No.1 (8)*		168 days	Mon 1/2/21	Thu 26/8/21		386 days	Sat 12/6/21	Wed 28/9/22	Sat 12/6/21	NA			891 days		4%												
479	CCS-1310		Demolition of SSSH Pump Pit and Associated Sewerage System		066	0 days	NA	NA	26 days	Sat 19/6/21	Tue 20/7/21	Sat 19/6/21	NA	NA,465	481	54 days		38%												
480	CCS-1110		Removal of existing Leachate Raising Main near SSSH		241	0 days	NA	NA	12 days	Wed 18/8/21	Tue 31/8/21	NA	NA	NA,468	481	18 days		0%												
481	CCS-1100		Excavation for Raft Footing (200cu.m)		10 days	Mon 1/2/21	Thu 11/2/21		10 days	Mon 1/9/21	Sat 11/9/21	NA	NA	NA,480,479	485FF-3 emons,486,482	18 days		0%												
482	CCS-1080		Plate load test at bottom level of compacted general fill(2no.)		9 days	NA	NA	NA	9 days	Mon 13/9/21	Thu 23/9/21	NA	NA	NA,481	483	18 days		0%												
483	CCS-1090																													

ID	Activity ID	Key Date	Task Name	Incliment Weather CE no. (NCE no.)	PMI & CE no. (NCE no.)	Baseline Duration	Baseline Start	Baseline Finish	Duration	Start	Finish	Actual Start	Actual Finish	Predecessors	Successors	Total Slack	Risk Allowance	% Complete
532	CAA-1000	KD2B	B-8A Alternation works for existing Air Blower House No.2 (Pipeline CHTA, approx. 133m DN800 D.I.)			180 days	Wed 29/1/20	Thu 3/9/20	246 days	Mon 1/6/20	Fri 26/3/21	Mon 1/6/20	Fri 26/3/21	15,142,184	53FF	0 days		100%
533	CAA-1100		Change of pipe bridge design		(057)	0 days	NA	NA	135 days	Mon 1/6/20	Tue 10/11/20	Mon 1/6/20	Tue 10/11/20		536,537,538	0 days		100%
534	CAA-1200		Additional inspection pit to verify the connection point to existing (CE xxx)			0 days	NA	NA	135 days	Mon 1/6/20	Tue 10/11/20	Mon 1/6/20	Tue 10/11/20		536,537,538	0 days		100%
535	CAA-1300		Additional MBV installation (CE xxx)			0 days	NA	NA	135 days	Mon 1/6/20	Tue 10/11/20	Mon 1/6/20	Tue 10/11/20		536,537,538	0 days		100%
536	CAA-1400		Alternation works for existing Air Blower House No.2 (Pipeline CHTA, approx. 133m DN800 D.I.)			180 days	Wed 29/1/20	Thu 3/9/20	111 days	Wed 11/11/20	Fri 26/3/21	Wed 11/11/20	Fri 26/3/21	533,534,535	53FF	0 days		100%
537	CAA-1500	KD2B	Re-alignmnet of DN800 Temporary Air Main (CHTA) and Provision of FRP Staircases		064	0 days	NA	NA	111 days	Wed 11/11/20	Fri 26/3/21	Wed 11/11/20	Fri 26/3/21	533,534,535	53FF	0 days		100%
538	CAA-1600	KD2B	Elevated Section of DN800 Temporary Air Main (CHTA) across existing Bioreactor's Distribution Chamber No. 2		062	0 days	NA	NA	111 days	Wed 11/11/20	Fri 26/3/21	Wed 11/11/20	Fri 26/3/21	533,534,535	53FF,539	0 days		100%
539	CAA-2000	KD11	B7-A Alternation works for existing Power House			122 days	Fri 4/9/20	Sat 30/1/21	0 days	Wed 11/11/20	Fri 29/1/21	Wed 11/11/20	Fri 29/1/21	13FS-1 day,122,160,162,176,538	50FF,540FS+356 days	0 days		100%
540	CAA-2100	SW3	Additional works for Power House		224	0 days	NA	NA	60 days	Thu 14/4/22	Wed 29/6/22	NA	NA	539FS-356 days	58FF	570 days		0%
541	CAA-3000	SW3	Alternation works for existing Membrane Facilities Building No.1			360 days	Mon 1/2/21	Fri 22/4/22	360 days	Tue 19/4/22	Thu 6/7/23	NA	NA	14FS-1 day,175	58FF	269 days		0%
542	CUU-0000	*	External Underground Service, Utilities, Road/Drain			1091 days	Mon 24/2/20	Sat 28/10/23	1192 days	Mon 27/4/20	Mon 13/5/24	Mon 27/4/20	NA	16		-88 days		46%
543	CUU-1000	KD2A	Process Pipes CHR and CHS (approx. 93m twin DN900 D.I.)		33, 222, 255	325 days	Mon 24/2/20	Sat 27/3/21	379 days	Mon 27/4/20	Wed 4/8/21	Mon 27/4/20	NA	184,142	54SS+48 days,552SS+48 days,55	39 days		99%
544	CUU-1000a		Special Treatment for Removing the Existing Abandoned DN1800 By-pass Pipe and the Concrete Mass in Conflict with the Proposed Sheetpile wall for trenching work of Process Pipeline CHR and CHS		33	0 days	NA	NA	54 days	Sat 30/5/20	Mon 3/8/20	Sat 30/5/20	Mon 3/8/20			0 days		100%
545	CUU-1000b		Trenchless work for Process Pipes CHR and CHS (approx. 7m twin DN900 D.I.)		255	0 days	NA	NA	60 days	Thu 25/2/21	Mon 10/5/21	Thu 25/2/21	Mon 10/5/21		52FF	0 days		100%
546	CUU-1001		Removal of Abandoned DN1800 Concrete Pipe and Concrete Mass near Existing UV Disinfection Channel at CHR & CHS Process Pipe Works Area		033	0 days	NA	NA	43 days	Thu 2/7/20	Thu 20/8/20	Thu 2/7/20	Thu 20/8/20			0 days		100%
547	CUU-1002		Grouting for Sheung Shui Slaughter House Boundary Walls along CHR & CHS Pipes Works Area		222	0 days	NA	NA	20 days	Fri 23/10/20	Mon 16/11/20	Fri 23/10/20	Mon 16/11/20			0 days		100%
548	CUU-1004		Delay Delivery of DI pipes due to COVID-19		(076)	0 days	NA	NA	75 days	Tue 22/12/20	Thu 25/3/21	Tue 22/12/20	Thu 25/3/21		549FF	0 days		100%
549	CUU-2000	SW2	Process Pipes, including CHT, CHX, CHY, CHPS1&2, CHS S1&2, CHDO 1&2, CHPSW 1-8, CHTPS, CHPT1&2, CHTFT 1&2, CHTE, CHTD, Foam Collection & Surplus activated sludge rising main pipe			550 days	Mon 29/6/20	Fri 6/5/22	457 days	Mon 19/10/20	Fri 6/5/22	Mon 19/10/20	NA	184,142,548FF,543SS+48 days	57FF,555,550SS+250 days	63 days		51%
550	CUU-2100	SW2	Remaining Process Pipes			0 days	NA	NA	270 days	Mon 23/8/21	Fri 22/7/22	NA	NA	549SS+250 days	57FF	0 days		0%
551	CUU-3000	SW2	Remaining Drainage			550 days	Mon 29/6/20	Fri 6/5/22	520 days	Mon 19/10/20	Fri 22/7/22	Mon 19/10/20	NA	184,142	555,57FF	0 days	5	45%
552	CUU-4000	SW2	Remaining Sewerage			550 days	Mon 29/6/20	Fri 6/5/22	520 days	Mon 19/10/20	Fri 22/7/22	Mon 19/10/20	NA	184,142,543SS+48 days	555,57FF	0 days	5	45%
553	CUU-5000	SW2	Remaining Waterworks			550 days	Mon 29/6/20	Fri 6/5/22	520 days	Mon 19/10/20	Fri 22/7/22	Mon 19/10/20	NA	184,142,543SS+48 days	557FS+2 days,57FF	0 days	5	45%
554	CUU-6000	SW2	Remaining Cable Ducts			550 days	Mon 29/6/20	Fri 6/5/22	520 days	Mon 19/10/20	Fri 22/7/22	Mon 19/10/20	NA	184,142,543SS+48 days	555,57FF	0 days	5	45%
555	CUU-7000	KD3A	Roadworks			540 days	Fri 31/12/21	Sat 28/10/23	440 days	Mon 7/11/22	Mon 13/5/24	NA	NA	554,551,552,549,352,399,334,433	54FF,558SS+123 days	-88 days	5	0%
556	CLW-0000	*	Landscaping Works			854 days	Wed 11/5/22	Thu 27/3/25	946 days	Tue 26/7/22	Wed 24/9/25	NA	NA	16		0 days		0%
557	CLW-1000	KD3A	Irrigation System			120 days	Wed 11/5/22	Fri 30/9/22	120 days	Tue 26/7/22	Thu 15/12/22	NA	NA	553FS+2 days,184	558,54FF	1 day		0%
558	CLW-2000	SW3	Hard Landscaping Works			220 days	Mon 3/10/22	Mon 3/7/23	214 days	Tue 11/4/23	Sat 23/12/23	NA	NA	557,555SS+123 days	559,58FF	-88 days	5	0%
559	CLW-3000	SW3	Soft Landscaping Works			220 days	Tue 26/3/24	Tue 4/7/23	214 days	Wed 27/12/23	Tue 24/9/24	NA	NA	558,143	560,58FF	-88 days	5	0%
560	CLW-4000	DLP	Establishment Works (365 days)			294 days	Wed 27/3/24	Thu 27/3/25	365 days	Wed 25/9/24	Wed 24/9/25	NA	NA	559,143	59FF,60FF	0 days	5	0%



Activity ID	Activity Name	Remaining Duration	BL Start (DE/2018/03 R3)	BL Finish (DE/2018/03 R3)	Start	Finish	Total Float	Activity % Complete	2021				
									2020	Jan 16	Feb 17	Mar 18	Apr 19
SWH - Main Works Stage 1 Sidestream Treatment Facilities & E&M Wo													
Contract Data													
Starting Date & Completion Date													
AS000110	Whole Contract Period (1626 days from starting date)	1170	23-Oct-19	04-Apr-24	23-Oct-19 A	04-Apr-24	0	28.04%					
Access Date													
AS001100	Portion C-1A (within 480 to 550 days from starting date)	94	23-Oct-19	24-Apr-21	23-Oct-19 A	24-Apr-21	0	82.91%					
AS001200	Portion C-2A (within 705 to 795 days from starting date)	339	23-Oct-19	25-Dec-21	23-Oct-19 A	25-Dec-21	0	57.36%					
AS001300	Portion C-2B (within 765 to 855 days from starting date)	399	23-Oct-19	23-Feb-22	23-Oct-19 A	23-Feb-22	0	53.33%					
AS001400	Portion C-2C (within 715 to 805 days from starting date)	349	23-Oct-19	04-Jan-22	23-Oct-19 A	04-Jan-22	0	56.65%					
AS001500	Portion C-2D (within 825 to 945 days from starting date)	489	23-Oct-19	24-May-22	23-Oct-19 A	24-May-22	0	48.25%					
AS001600	Portion C-3 (within 615 to 705 days from starting date)	249	23-Oct-19	26-Sep-21	23-Oct-19 A	26-Sep-21	0	64.68%					
AS001800	Portion B-2 (within 615 to 705 days from starting date) (SS by NCE-NCE-219)	249	23-Oct-19	26-Sep-21	23-Oct-19 A	26-Sep-21	0	64.68%					
Key Dates													
AS002040	KD2B Submission of Remaining Civil Requirement Dwgs, Elec. Schematic Dwgs of SD Bldg, SD & DC, CHP Bldg, etc.	5	23-Oct-19	25-Jan-21	23-Oct-19 A	25-Jan-21*	0	98.92%					
AS002050	KD3A Completion of Phase 1 Commissioning of Sidestream Treatment Facilities (1140d after Portion B-1 Access)	1028	30-Sep-20	14-Nov-23	30-Sep-20 A	14-Nov-23*	0	9.9%					
Completion Date													
Section 2 - Complete All Designs (exclude Sec. 1 & 3)													
AS003200	Contract Duration of Section 2	145	23-Oct-19	14-Jun-21	23-Oct-19 A	14-Jun-21	0	75.87%					
Section 3 - Complete Design, Construction & T&C for Sidestream Facilities													
AS003300	Contract Duration of Section 3	1170	23-Oct-19	04-Apr-24	23-Oct-19 A	04-Apr-24	0	28.04%					
Section 4 - Complete Construction & T&C for UV System No.1 & EP Station No. 1													
AS003400	Contract Duration of Section 4	430	23-Oct-19	26-Mar-22	23-Oct-19 A	26-Mar-22	0	51.47%					
Section 5 - Complete all remaining Works (incl. T&C)													
AS003500	Contract Duration of Section 5	1170	23-Oct-19	04-Apr-24	23-Oct-19 A	04-Apr-24	0	28.04%					
Preliminaries													
Mobilisation													
AS010100	Provision of Equipment / Facilities for the PM's Office	1169	23-Oct-19	03-Apr-24	23-Oct-19 A	03-Apr-24	1	28.06%					
AS010210	Design, Procurement & PO & Construction of Contractor's Storage Area (Works Area WA3)	75	20-Nov-19	05-Apr-21	20-Nov-19 A	05-Apr-21	2	85.09%					
AS010220	Maintain Contractor's Site Office	1112	28-Nov-20	06-Feb-24	28-Nov-20 A	06-Feb-24	2	4.63%					
AS010230a	Maintain Contractor's Storage Area	1037	06-Apr-21	06-Feb-24	06-Apr-21	06-Feb-24	2	0%					
Site Preliminaries													
AS010300	Provision of Insurance, Third Party Insurances & PII	1169	23-Oct-19	03-Apr-24	23-Oct-19 A	03-Apr-24	1	28.06%					
AS010400	Provision of 2 Contract Car for the Use of the PM & Supervisor	1169	23-Oct-19	03-Apr-24	23-Oct-19 A	03-Apr-24	1	28.06%					
AS010420a	Provision of 1 Electric Car for the Use of the PM & Supervisor	1169	22-Jan-20	03-Apr-24	22-Jan-20 A	03-Apr-24	1	23.79%					
AS010600	Provision of Photographs	1168	20-Nov-19	02-Apr-24	20-Nov-19 A	02-Apr-24	2	26.82%					
AS010700	Provision of Environmental Mitigation Measures	1168	20-Nov-19	02-Apr-24	20-Nov-19 A	02-Apr-24	2	26.82%					
AS010800	Provision of Air Pollution Abatement	1168	20-Nov-19	02-Apr-24	20-Nov-19 A	02-Apr-24	2	26.82%					



File Name: DE/2018/03 3M 210120
 Layout: DE1803 (Progress -3M)
 TASK filters: 3 Months Rolling (1803 SWH), CE.

- Remaining Work
- Critical Activity
- ◆ Milestone
- ▬ Actual Progress
- ▬ Project Baseline Bar
- ◆ Baseline Milestone
- ◆ Actual Milestone

Contract No. DE/2018/03
Shek Wu Hui Effluent Polishing Plant - Main Works Stage 1
Sidestream Treatment Facilities and E&M Works for Sludge Treatment Facilities
3 Months Rolling Programme (Based on RP Rev.5) as at 20 Jan 2021

Based on DE/2018/03 R3			
Date	Revision	Checked	Approved
20-Jan-21	Rev.0	LT	KM

Activity ID	Activity Name	Remaining Duration	BL Start (DE/2018/03 R3)	BL Finish (DE/2018/03 R3)	Start	Finish	Total Float	Activity % Complete	2021				
									2020	Jan 16	Feb 17	Mar 18	Apr 19
AS010900	Provision of Noise Pollution Abatment	1168	20-Nov-19	02-Apr-24	20-Nov-19 A	02-Apr-24	2	26.82%					
AS011000	Provision of Wastewater Pollution Abatement	1168	20-Nov-19	02-Apr-24	20-Nov-19 A	02-Apr-24	2	26.82%					
AS011100	Provision of Wastement Management	1168	20-Nov-19	02-Apr-24	20-Nov-19 A	02-Apr-24	2	26.82%					
AS011200	Provision of Monitoring the Use of Ultra Low Sulphur Diesel	1168	20-Nov-19	02-Apr-24	20-Nov-19 A	02-Apr-24	2	26.82%					
AS011300	Provision of Environmental Management	1168	20-Nov-19	02-Apr-24	20-Nov-19 A	02-Apr-24	2	26.82%					
AS011400	Provision of Site Management Plan for Trip Ticket System	1168	20-Nov-19	02-Apr-24	20-Nov-19 A	02-Apr-24	2	26.82%					
AS011600	Provision of Systematic Risk Management	1168	20-Nov-19	02-Apr-24	20-Nov-19 A	02-Apr-24	2	26.82%					
AS011700	Provision of Site Liaison Group & Community Liaison Group	1168	20-Nov-19	02-Apr-24	20-Nov-19 A	02-Apr-24	2	26.82%					
AS011800	Provision of 24-Hour Telephone Line	1168	20-Nov-19	02-Apr-24	20-Nov-19 A	02-Apr-24	2	26.82%					
AS012400	Provision of ICE for Certification of the Design, Cal, Dwgs, Plans and all relevant Doc and Process Commissioning	1168	20-Nov-19	02-Apr-24	20-Nov-19 A	02-Apr-24	2	26.82%					
Site Upkeeping		1142	20-Nov-19	07-Mar-24	20-Nov-19 A	07-Mar-24	2						
AS013100	General Site Upkeeping of the Site	1142	20-Nov-19	07-Mar-24	20-Nov-19 A	07-Mar-24	2	27.26%					
Safety and Environmental Management		1142	10-Nov-19	07-Mar-24	10-Nov-19 A	07-Mar-24	2						
AS013200	Construction Health and Safety Plan	1142	10-Nov-19	07-Mar-24	10-Nov-19 A	07-Mar-24	2	27.72%					
Compliance with BEAM Requirements		1142	10-Nov-19	07-Mar-24	10-Nov-19 A	07-Mar-24	2						
AS013400	BEAM Plus	1142	10-Nov-19	07-Mar-24	10-Nov-19 A	07-Mar-24	2	27.72%					
CHP Building		30	06-Apr-21	06-May-21	26-Mar-21	25-Apr-21	221						
AS013450f	Material Submission & Design Calculation Approved	0		06-Apr-21	26-Mar-21	26-Mar-21	80	0%					
AS013460f	Issued approved submission & Calculation to Cinotech	30	07-Apr-21	06-May-21	27-Mar-21	25-Apr-21	221	0%					
BIM		1112	24-Mar-20	06-Feb-24	24-Mar-20 A	06-Feb-24	2						
AS011920a	Review & Update BIM Execution Plan & BIM Model	1112	24-Mar-20	06-Feb-24	24-Mar-20 A	06-Feb-24	2	21.41%					
Section 2 - Complete All Designs (exclude Sec. 1 & 3)		127	18-May-20	27-May-21	25-Mar-20 A	27-May-21	12						
Major Plant & Materials Procurement		59	18-May-20	20-Mar-21	18-May-20 A	20-Mar-21	80						
AS023200	Procurement & PO for Biogas Booster and Transfer Pumps (S7)	26	17-Jul-20	15-Jan-21	17-Jul-20 A	15-Feb-21	22	85.79%					
AS023210	Procurement & PO for H2S Removal System (S7)	26	17-Jul-20	15-Jan-21	17-Jul-20 A	15-Feb-21	22	85.79%					
AS023240	Procurement & PO for Waste Gas Burning System (S9)	23	17-Jul-20	12-Jan-21	17-Jul-20 A	12-Feb-21	116	84.67%					
AS023340	Procurement & PO for 380V Switchboard (S17)	59	21-Nov-20	20-Mar-21	21-Nov-20 A	20-Mar-21	65	50.83%					
AS023380	Procurement & PO for Control & Monitoring System (S18)	26	17-Jul-20	15-Jan-21	17-Jul-20 A	15-Feb-21	113	85.79%					
AS023400	Procurement & PO for Lifting Appliances (S19)	14	18-May-20	03-Jan-21	18-May-20 A	03-Feb-21	47	93.94%					
AS023520	Procurement & PO for External Sludge Transfer Pump (S21)	10	18-May-20	30-Dec-20	18-May-20 A	30-Jan-21	129	95.59%					
AS023560	Procurement & PO for Ferric Chloride Storage Tank (S21)	24	17-Jul-20	13-Jan-21	17-Jul-20 A	13-Feb-21	115	86.74%					
AS023580	Procurement & PO for Ferric Chloride Dosing Pump (S21)	20	18-May-20	09-Jan-21	18-May-20 A	09-Feb-21	119	91.56%					
AS023600	Procurement & PO for Temporary Primary Sludge Pump (S21)	14	18-May-20	03-Jan-21	18-May-20 A	03-Feb-21	125	93.94%					
AS023620b	Procurement & PO for Genset	28	03-Jun-20	17-Jan-21	22-Jul-20 A	17-Feb-21	111	84.44%					
Design & Submission		127	18-May-20	27-May-21	25-Mar-20 A	27-May-21	12						
General Arrangement Drawings		59	18-May-20	20-Mar-21	26-May-20 A	20-Mar-21	80						



File Name: DE/2018/03 3M 210120
Layout: DE1803 (Progress -3M)
TASK filters: 3 Months Rolling (1803 SWH), CE.

- Remaining Work
- Critical Activity
- Milestone
- Actual Progress
- Project Baseline Bar
- Baseline Milestone
- Actual Milestone

Contract No. DE/2018/03
Shek Wu Hui Effluent Polishing Plant - Main Works Stage 1
Sidestream Treatment Facilities and E&M Works for Sluge Treatment Faciliteis
3 Months Rolling Programme (Based on RP Rev.5) as at 20 Jan 2021

Based on DE/2018/03 R3			
Date	Revision	Checked	Approved
20-Jan-21	Rev.0	LT	KM

Activity ID	Activity Name	Remaining Duration	BL Start (DE/2018/03 R3)	BL Finish (DE/2018/03 R3)	Start	Finish	Total Float	Activity % Complete	2021				
									2020	Jan 16	Feb 17	Mar 18	Apr 19
AS020120	Revise & Re-submit General Arrangement Drawings (from formation level up to +8mPD)	14	08-Jun-20	03-Jan-21	26-May-20 A	03-Feb-21	104	93.72%					
AS020130	Review & Accept of General Arrangement Drawings by PM (from formation level up to +8mPD)	21	04-Jan-21	24-Jan-21	04-Feb-21	24-Feb-21	104	0%					
AS020140a	Prepare & Submit General Arrangement Drawings (remaining)	0	18-May-20	09-Jan-21	17-Jul-20 A	15-Jan-21 A		100%					
AS020150a	Review & Comment on General Arrangement Drawings by PM (remaining)	10	10-Jan-21	30-Jan-21	05-Sep-20 A	30-Jan-21	10	52.38%					
AS020160a	Revise & Re-submit General Arrangement Drawings (remaining)	28	31-Jan-21	27-Feb-21	31-Jan-21	27-Feb-21	10	0%					
AS020170a	Review & Accept of General Arrangement Drawings by PM (remaining)	21	28-Feb-21	20-Mar-21	28-Feb-21	20-Mar-21	10	0%					
Civil & Dimensional / Tolerance Requirement Drawings		62	23-Jun-20	23-Mar-21	26-May-20 A	23-Mar-21	77						
AS020220	Revise & Re-submit Civil Requirement Drawings (from formation level up to +8mPD)	21	23-Jun-20	10-Jan-21	26-May-20 A	10-Feb-21	97	90.87%					
AS020230	Review & Accept of Civil Requirement Drawings by PM (from formation level up to +8mPD)	21	11-Jan-21	31-Jan-21	11-Feb-21	03-Mar-21	97	0%					
AS020300	Prepare & Submit Civil Requirement Drawings (remaining) -KD2B	0	15-Sep-20	12-Jan-21	15-Sep-20 A	15-Jan-21 A		100%					
AS020310	Review & Comment on Civil Requirement Drawings by PM (remaining)	13	13-Jan-21	02-Feb-21	28-Sep-20 A	02-Feb-21	77	38.1%					
AS020320	Revise & Re-submit Civil Requirement Drawings (remaining)	28	03-Feb-21	02-Mar-21	03-Feb-21	02-Mar-21	77	0%					
AS020330	Review & Accept of Civil Requirement Drawings by PM (remaining)	21	03-Mar-21	23-Mar-21	03-Mar-21	23-Mar-21	77	0%					
Electrical Schematic Drawings		46	24-Jul-20	04-Feb-21	25-Mar-20 A	07-Mar-21	93						
AS021240	Revise & Re-submit Elec. Schematic Drawings (from formation level up to +8mPD)	25	12-Aug-20	14-Jan-21	09-May-20 A	14-Feb-21	93	90.04%					
AS021250	Review & Accept of Elec. Schematic Drawings by PM (from formation level up to +8mPD)	21	15-Jan-21	04-Feb-21	15-Feb-21	07-Mar-21	93	0%					
AS021320	Revise & Re-submit Elec. Schematic Drawings (remaining)	25	24-Jul-20	14-Jan-21	25-Mar-20 A	14-Feb-21	93	91.55%					
AS021330	Review & Accept of Elec. Schematic Drawings by PM (remaining)	21	15-Jan-21	04-Feb-21	15-Feb-21	07-Mar-21	93	0%					
Sludge Screening (SSc)		96	02-Jul-20	26-Apr-21	02-Jul-20 A	26-Apr-21	22						
AS022200	Prepare & Submit Wiring Dwgs, Cable Schedule & Design Cal.	11	02-Jul-20	31-Dec-20	02-Jul-20 A	31-Jan-21	13	92.67%					
AS022210	Review & Comment on Wiring Dwgs, Cable Schedule & Design Cal.	21	01-Jan-21	21-Jan-21	01-Feb-21	21-Feb-21	13	0%					
AS022220	Revise & Re-submit Wiring Dwgs, Cable Schedule & Design Cal.	28	22-Jan-21	18-Feb-21	22-Feb-21	21-Mar-21	13	0%					
AS022230	Review & Accept of Wiring Dwgs, Cable Schedule & Design Cal.	21	19-Feb-21	11-Mar-21	22-Mar-21	11-Apr-21	13	0%					
AS022300	Prepare & Submit the Schedule, Design Cal. & Fixing Details of Equipment	47	10-Sep-20	08-Mar-21	10-Sep-20 A	08-Mar-21	22	73.89%					
AS022310	Review & Comment on the Schedule, Design Cal. & Fixing Details of Equipment	21	09-Mar-21	29-Mar-21	09-Mar-21	29-Mar-21	22	0%					
AS022320	Revise & Re-submit the Schedule, Design Cal. & Fixing Details of Equipment	28	30-Mar-21	26-Apr-21	30-Mar-21	26-Apr-21	22	0%					
Sludge Thickening (STh)		96	02-Jul-20	26-Apr-21	02-Jul-20 A	26-Apr-21	22						
AS032200	Prepare & Submit Wiring Dwgs, Cable Schedule & Design Cal.	11	02-Jul-20	31-Dec-20	02-Jul-20 A	31-Jan-21	13	93.89%					
AS032210	Review & Comment on Wiring Dwgs, Cable Schedule & Design Cal.	21	01-Jan-21	21-Jan-21	01-Feb-21	21-Feb-21	13	0%					
AS032220	Revise & Re-submit Wiring Dwgs, Cable Schedule & Design Cal.	28	22-Jan-21	18-Feb-21	22-Feb-21	21-Mar-21	13	0%					
AS032230	Review & Accept of Wiring Dwgs, Cable Schedule & Design Cal.	21	19-Feb-21	11-Mar-21	22-Mar-21	11-Apr-21	13	0%					
AS032300	Prepare & Submit the Schedule, Design Cal. & Fixing Details of Equipment	47	10-Sep-20	08-Mar-21	10-Sep-20 A	08-Mar-21	22	73.89%					
AS032310	Review & Comment on the Schedule, Design Cal. & Fixing Details of Equipment	21	09-Mar-21	29-Mar-21	09-Mar-21	29-Mar-21	22	0%					
AS032320	Revise & Re-submit the Schedule, Design Cal. & Fixing Details of Equipment	28	30-Mar-21	26-Apr-21	30-Mar-21	26-Apr-21	22	0%					
Thermal Hydrolysis Process (THP)		65	18-May-20	14-Apr-21	18-May-20 A	26-Mar-21	74						
AS042200	Prepare & Submit Wiring Dwgs, Cable Schedule & Design Cal.	0	18-May-20	13-Jan-21	18-May-20 A	15-Jan-21 A		100%					
AS042210	Review & Comment on Wiring Dwgs, Cable Schedule & Design Cal.	16	14-Jan-21	03-Feb-21	16-Jan-21 A	05-Feb-21	29	23.81%					
AS042220	Revise & Re-submit Wiring Dwgs, Cable Schedule & Design Cal.	28	04-Feb-21	03-Mar-21	06-Feb-21	05-Mar-21	29	0%					
AS042230	Review & Accept of Wiring Dwgs, Cable Schedule & Design Cal.	21	04-Mar-21	24-Mar-21	06-Mar-21	26-Mar-21	29	0%					



File Name: DE/2018/03 3M 210120
Layout: DE1803 (Progress -3M)
TASK filters: 3 Months Rolling (1803 SWH), CE.

- Remaining Work
- Critical Activity
- ◆ Milestone
- Actual Progress
- Project Baseline Bar
- ◆ Baseline Milestone
- ◆ Actual Milestone

Contract No. DE/2018/03
Shek Wu Hui Effluent Polishing Plant - Main Works Stage 1
Sidestream Treatment Facilities and E&M Works for Sludge Treatment Facilities
3 Months Rolling Programme (Based on RP Rev.5) as at 20 Jan 2021

Based on DE/2018/03 R3			
Date	Revision	Checked	Approved
20-Jan-21	Rev.0	LT	KM

Activity ID	Activity Name	Remaining Duration	BL Start (DE/2018/03 R3)	BL Finish (DE/2018/03 R3)	Start	Finish	Total Float	Activity % Complete	2021				
									2020	Jan 16	Feb 17	Mar 18	Apr 19
AS042310	Review & Comment on the Schedule, Design Cal. & Fixing Details of Equipment	0	13-Jan-21	02-Feb-21	08-Dec-20 A	11-Jan-21 A		100%					
AS042320	Revise & Re-submit the Schedule, Design Cal. & Fixing Details of Equipment	19	03-Feb-21	02-Mar-21	12-Jan-21 A	08-Feb-21		99	32.14%				
AS042330	Review & Accept of the Schedule, Design Cal. & Fixing Details of Equipment	21	25-Mar-21	14-Apr-21	09-Feb-21	01-Mar-21		99	0%				
Sludge Digestion (SDI)		107	01-Aug-20	07-May-21	01-Aug-20 A	07-May-21	10						
AS052200	Prepare & Submit Wiring Dwgs, Cable Schedule & Design Cal.	27	01-Aug-20	27-Jan-21	01-Aug-20 A	16-Feb-21	20	85%					
AS052210	Review & Comment on Wiring Dwgs, Cable Schedule & Design Cal.	21	28-Jan-21	17-Feb-21	17-Feb-21	09-Mar-21	20	0%					
AS052220	Revise & Re-submit Wiring Dwgs, Cable Schedule & Design Cal.	28	18-Feb-21	17-Mar-21	10-Mar-21	06-Apr-21	20	0%					
AS052230	Review & Accept of Wiring Dwgs, Cable Schedule & Design Cal.	21	18-Mar-21	07-Apr-21	07-Apr-21	27-Apr-21	20	0%					
AS052300	Prepare & Submit the Schedule, Design Cal. & Fixing Details of Equipment	37	31-Aug-20	26-Feb-21	31-Aug-20 A	26-Feb-21	10	79.44%					
AS052310	Review & Comment on the Schedule, Design Cal. & Fixing Details of Equipment	21	27-Feb-21	19-Mar-21	27-Feb-21	19-Mar-21	10	0%					
AS052320	Revise & Re-submit the Schedule, Design Cal. & Fixing Details of Equipment	28	20-Mar-21	16-Apr-21	20-Mar-21	16-Apr-21	10	0%					
AS052330	Review & Accept of the Schedule, Design Cal. & Fixing Details of Equipment	21	17-Apr-21	07-May-21	17-Apr-21	07-May-21	10	0%					
Sludge Dewatering (SDe)		89	02-Jul-20	19-Apr-21	02-Jul-20 A	19-Apr-21	29						
AS062200	Prepare & Submit Wiring Dwgs, Cable Schedule & Design Cal.	11	02-Jul-20	31-Dec-20	02-Jul-20 A	31-Jan-21	13	93.89%					
AS062210	Review & Comment on Wiring Dwgs, Cable Schedule & Design Cal.	21	01-Jan-21	21-Jan-21	01-Feb-21	21-Feb-21	13	0%					
AS062220	Revise & Re-submit Wiring Dwgs, Cable Schedule & Design Cal.	28	22-Jan-21	18-Feb-21	22-Feb-21	21-Mar-21	13	0%					
AS062230	Review & Accept of Wiring Dwgs, Cable Schedule & Design Cal.	21	19-Feb-21	11-Mar-21	22-Mar-21	11-Apr-21	13	0%					
AS062300	Prepare & Submit the Schedule, Design Cal. & Fixing Details of Equipment	40	03-Sep-20	01-Mar-21	31-Aug-20 A	01-Mar-21	29	77.78%					
AS062310	Review & Comment on the Schedule, Design Cal. & Fixing Details of Equipment	21	02-Mar-21	22-Mar-21	02-Mar-21	22-Mar-21	29	0%					
AS062320	Revise & Re-submit the Schedule, Design Cal. & Fixing Details of Equipment	28	23-Mar-21	19-Apr-21	23-Mar-21	19-Apr-21	29	0%					
Biogas Storage & Pre-Treatment (BSPT)		108	31-Aug-20	08-May-21	31-Aug-20 A	08-May-21	10						
AS072200	Prepare & Submit Wiring Dwgs, Cable Schedule & Design Cal.	27	31-Aug-20	27-Jan-21	31-Aug-20 A	16-Feb-21	21	82%					
AS072210	Review & Comment on Wiring Dwgs, Cable Schedule & Design Cal.	21	28-Jan-21	17-Feb-21	17-Feb-21	09-Mar-21	21	0%					
AS072220	Revise & Re-submit Wiring Dwgs, Cable Schedule & Design Cal.	28	18-Feb-21	17-Mar-21	10-Mar-21	06-Apr-21	21	0%					
AS072230	Review & Accept of Wiring Dwgs, Cable Schedule & Design Cal.	21	18-Mar-21	07-Apr-21	07-Apr-21	27-Apr-21	21	0%					
AS072300	Prepare & Submit the Schedule, Design Cal. & Fixing Details of Equipment	59	22-Oct-20	20-Mar-21	22-Oct-20 A	20-Mar-21	10	60.67%					
AS072310	Review & Comment on the Schedule, Design Cal. & Fixing Details of Equipment	21	21-Mar-21	10-Apr-21	21-Mar-21	10-Apr-21	10	0%					
AS072320	Revise & Re-submit the Schedule, Design Cal. & Fixing Details of Equipment	28	11-Apr-21	08-May-21	11-Apr-21	08-May-21	10	0%					
Combined Heat & Power Generation (CHP)		75	18-May-20	06-Apr-21	18-May-20 A	05-Apr-21	60						
AS082200	Prepare & Submit Wiring Dwgs, Cable Schedule & Design Cal.	5	18-May-20	05-Jan-21	18-May-20 A	25-Jan-21	19	97.85%					
AS082210	Review & Comment on Wiring Dwgs, Cable Schedule & Design Cal.	21	06-Jan-21	26-Jan-21	26-Jan-21	15-Feb-21	19	0%					
AS082220	Revise & Re-submit Wiring Dwgs, Cable Schedule & Design Cal.	28	27-Jan-21	23-Feb-21	16-Feb-21	15-Mar-21	19	0%					
AS082230	Review & Accept of Wiring Dwgs, Cable Schedule & Design Cal.	21	24-Feb-21	16-Mar-21	16-Mar-21	05-Apr-21	19	0%					
AS082300	Prepare & Submit the Schedule, Design Cal. & Fixing Details of Equipment	12	17-Jul-20	12-Jan-21	17-Jul-20 A	01-Feb-21	70	93.33%					
AS082310	Review & Comment on the Schedule, Design Cal. & Fixing Details of Equipment	9	13-Jan-21	02-Feb-21	03-Aug-20 A	10-Feb-21	70	57.14%					
AS082320	Revise & Re-submit the Schedule, Design Cal. & Fixing Details of Equipment	23	03-Feb-21	02-Mar-21	12-Aug-20 A	05-Mar-21	70	17.86%					
AS082330	Review & Accept of the Schedule, Design Cal. & Fixing Details of Equipment	21	17-Mar-21	06-Apr-21	22-Dec-20 A	26-Mar-21	70	0%					
Waste Gas Burning System (WGB)		106	04-Nov-20	06-May-21	15-Oct-20 A	06-May-21	12						
AS092200	Prepare & Submit Wiring Dwgs, Cable Schedule & Design Cal.	12	04-Nov-20	01-Feb-21	15-Oct-20 A	01-Feb-21	12	86.67%					



File Name: DE/2018/03 3M 210120
 Layout: DE1803 (Progress -3M)
 TASK filters: 3 Months Rolling (1803 SWH), CE.

- Remaining Work
- Critical Activity
- ◆ Milestone
- Actual Progress
- Project Baseline Bar
- ◆ Baseline Milestone
- ◆ Actual Milestone

Contract No. DE/2018/03
Shek Wu Hui Effluent Polishing Plant - Main Works Stage 1
Sidestream Treatment Facilities and E&M Works for Sluge Treatment Facilitieis
3 Months Rolling Programme (Based on RP Rev.5) as at 20 Jan 2021

Based on DE/2018/03 R3			
Date	Revision	Checked	Approved
20-Jan-21	Rev.0	LT	KM

Activity ID	Activity Name	Remaining Duration	BL Start (DE/2018/03 R3)	BL Finish (DE/2018/03 R3)	Start	Finish	Total Float	Activity % Complete	2021				
									2020	Jan 16	Feb 17	Mar 18	Apr 19
AS092210	Review & Comment on Wiring Dwgs, Cable Schedule & Design Cal.	21	02-Feb-21	22-Feb-21	02-Feb-21	22-Feb-21	12	0%					
AS092220	Revise & Re-submit Wiring Dwgs, Cable Schedule & Design Cal.	28	23-Feb-21	22-Mar-21	23-Feb-21	22-Mar-21	12	0%					
AS092230	Review & Accept of Wiring Dwgs, Cable Schedule & Design Cal.	21	23-Mar-21	12-Apr-21	23-Mar-21	12-Apr-21	12	0%					
AS092300	Prepare & Submit the Schedule, Design Cal. & Fixing Details of Equipment	57	19-Dec-20	18-Mar-21	29-Nov-20 A	18-Mar-21	12	36.67%					
AS092310	Review & Comment on the Schedule, Design Cal. & Fixing Details of Equipment	21	19-Mar-21	08-Apr-21	19-Mar-21	08-Apr-21	12	0%					
AS092320	Revise & Re-submit the Schedule, Design Cal. & Fixing Details of Equipment	28	09-Apr-21	06-May-21	09-Apr-21	06-May-21	12	0%					
Plant Service Water System (PSW)		101	16-Aug-20	01-May-21	16-Aug-20 A	01-May-21	17						
AS122200	Prepare & Submit Wiring Dwgs, Cable Schedule & Design Cal.	12	16-Aug-20	12-Jan-21	16-Aug-20 A	01-Feb-21	12	92%					
AS122210	Review & Comment on Wiring Dwgs, Cable Schedule & Design Cal.	21	13-Jan-21	02-Feb-21	02-Feb-21	22-Feb-21	12	0%					
AS122220	Revise & Re-submit Wiring Dwgs, Cable Schedule & Design Cal.	28	03-Feb-21	02-Mar-21	23-Feb-21	22-Mar-21	12	0%					
AS122230	Review & Accept of Wiring Dwgs, Cable Schedule & Design Cal.	21	03-Mar-21	23-Mar-21	23-Mar-21	12-Apr-21	12	0%					
AS122300	Prepare & Submit the Schedule, Design Cal. & Fixing Details of Equipment	52	15-Oct-20	13-Mar-21	15-Oct-20 A	13-Mar-21	17	65.33%					
AS122310	Review & Comment on the Schedule, Design Cal. & Fixing Details of Equipment	21	14-Mar-21	03-Apr-21	14-Mar-21	03-Apr-21	17	0%					
AS122320	Revise & Re-submit the Schedule, Design Cal. & Fixing Details of Equipment	28	04-Apr-21	01-May-21	04-Apr-21	01-May-21	17	0%					
Surplus Activated Sludge Pumping Station (SAS)		99	01-Aug-20	25-Apr-21	01-Aug-20 A	29-Apr-21	40						
AS142200	Prepare & Submit Wiring Dwgs, Cable Schedule & Design Cal.	29	01-Aug-20	30-Jan-21	01-Aug-20 A	18-Feb-21	40	85.64%					
AS142210	Review & Comment on Wiring Dwgs, Cable Schedule & Design Cal.	21	31-Jan-21	20-Feb-21	19-Feb-21	11-Mar-21	40	0%					
AS142220	Revise & Re-submit Wiring Dwgs, Cable Schedule & Design Cal.	28	21-Feb-21	20-Mar-21	12-Mar-21	08-Apr-21	40	0%					
AS142230	Review & Accept of Wiring Dwgs, Cable Schedule & Design Cal.	21	21-Mar-21	10-Apr-21	09-Apr-21	29-Apr-21	40	0%					
AS142300	Prepare & Submit the Schedule, Design Cal. & Fixing Details of Equipment	25	16-Aug-20	14-Feb-21	16-Aug-20 A	14-Feb-21	44	86.34%					
AS142310	Review & Comment on the Schedule, Design Cal. & Fixing Details of Equipment	21	15-Feb-21	07-Mar-21	15-Feb-21	07-Mar-21	44	0%					
AS142320	Revise & Re-submit the Schedule, Design Cal. & Fixing Details of Equipment	28	08-Mar-21	04-Apr-21	08-Mar-21	04-Apr-21	44	0%					
AS142330	Review & Accept of the Schedule, Design Cal. & Fixing Details of Equipment	21	05-Apr-21	25-Apr-21	05-Apr-21	25-Apr-21	44	0%					
Control and Monitoring System		107	30-Oct-20	07-May-21	30-Oct-20 A	07-May-21	32						
AS182200	Prepare & Submit Wiring Dwgs, Cable Schedule & Design Cal.	27	30-Oct-20	27-Jan-21	30-Oct-20 A	16-Feb-21	42	70%					
AS182210	Review & Comment on Wiring Dwgs, Cable Schedule & Design Cal.	21	28-Jan-21	17-Feb-21	17-Feb-21	09-Mar-21	42	0%					
AS182220	Revise & Re-submit Wiring Dwgs, Cable Schedule & Design Cal.	28	18-Feb-21	17-Mar-21	10-Mar-21	06-Apr-21	42	0%					
AS182230	Review & Accept of Wiring Dwgs, Cable Schedule & Design Cal.	21	18-Mar-21	07-Apr-21	07-Apr-21	27-Apr-21	42	0%					
AS182300	Prepare & Submit the Schedule, Design Cal. & Fixing Details of Equipment	37	14-Dec-20	26-Feb-21	14-Dec-20 A	26-Feb-21	32	50.67%					
AS182310	Review & Comment on the Schedule, Design Cal. & Fixing Details of Equipment	21	27-Feb-21	19-Mar-21	27-Feb-21	19-Mar-21	32	0%					
AS182320	Revise & Re-submit the Schedule, Design Cal. & Fixing Details of Equipment	28	20-Mar-21	16-Apr-21	20-Mar-21	16-Apr-21	32	0%					
AS182330	Review & Accept of the Schedule, Design Cal. & Fixing Details of Equipment	21	17-Apr-21	07-May-21	17-Apr-21	07-May-21	32	0%					
Lifting Appliances		92	17-Jul-20	24-Apr-21	17-Jul-20 A	22-Apr-21	32						
AS192200	Prepare & Submit Wiring Dwgs, Cable Schedule & Design Cal.	29	17-Jul-20	30-Jan-21	17-Jul-20 A	18-Feb-21	32	85.35%					
AS192210	Review & Comment on Wiring Dwgs, Cable Schedule & Design Cal.	21	31-Jan-21	20-Feb-21	19-Feb-21	11-Mar-21	32	0%					
AS192220	Revise & Re-submit Wiring Dwgs, Cable Schedule & Design Cal.	21	21-Feb-21	13-Mar-21	12-Mar-21	01-Apr-21	32	0%					
AS192230	Review & Accept of Wiring Dwgs, Cable Schedule & Design Cal.	21	14-Mar-21	03-Apr-21	02-Apr-21	22-Apr-21	32	0%					
AS192300	Prepare & Submit the Schedule, Design Cal. & Fixing Details of Equipment	10	30-Oct-20	30-Jan-21	30-Oct-20 A	30-Jan-21	42	89.25%					
AS192310	Review & Comment on the Schedule, Design Cal. & Fixing Details of Equipment	21	31-Jan-21	20-Feb-21	31-Jan-21	20-Feb-21	42	0%					



File Name: DE/2018/03 3M 210120
 Layout: DE1803 (Progress -3M)
 TASK filters: 3 Months Rolling (1803 SWH), CE.

- Remaining Work
- Critical Activity
- ◆ Milestone
- Actual Progress
- Project Baseline Bar
- ◆ Baseline Milestone
- ◆ Actual Milestone

Contract No. DE/2018/03
Shek Wu Hui Effluent Polishing Plant - Main Works Stage 1
Sidestream Treatment Facilities and E&M Works for Sluge Treatment Faciliteis
3 Months Rolling Programme (Based on RP Rev.5) as at 20 Jan 2021

Based on DE/2018/03 R3			
Date	Revision	Checked	Approved
20-Jan-21	Rev.0	LT	KM

Activity ID	Activity Name	Remaining Duration	BL Start (DE/2018/03 R3)	BL Finish (DE/2018/03 R3)	Start	Finish	Total Float	Activity % Complete	2021			
									Jan 16	Feb 17	Mar 18	Apr 19
AS192320	Revise & Re-submit the Schedule, Design Cal. & Fixing Details of Equipment	21	21-Feb-21	13-Mar-21	21-Feb-21	13-Mar-21	42	0%				
AS192330	Review & Accept of the Schedule, Design Cal. & Fixing Details of Equipment	21	04-Apr-21	24-Apr-21	23-Mar-21	12-Apr-21	42	0%				
Building Services		97	03-Oct-20	27-Apr-21	02-Jul-20 A	27-Apr-21	42					
AS201100	Submit & Accept BS Works Design & Dwgs for Sludge Dewatering Building	89	21-Nov-20	19-Apr-21	21-Nov-20 A	19-Apr-21	50	40.67%				
AS201200	Submit & Accept BS Works Design & Dwgs for CHP Building	82	14-Nov-20	12-Apr-21	14-Nov-20 A	12-Apr-21	57	45.33%				
AS201300	Submit & Accept BS Works Design & Dwgs for Sludge Digester & Distribution Chamber	89	21-Nov-20	19-Apr-21	21-Nov-20 A	19-Apr-21	50	40.67%				
AS201500	Submit & Accept BS Works Design & Dwgs for Workshop No. 2	87	19-Nov-20	17-Apr-21	02-Jul-20 A	17-Apr-21	52	42%				
AS201700	Submit & Accept BS Works Design & Dwgs for Other Facilities	97	29-Nov-20	27-Apr-21	29-Nov-20 A	27-Apr-21	42	35.33%				
AS201800	Submit & Accept BS Works Design & Dwgs for FS Installation	70	03-Oct-20	31-Mar-21	02-Jul-20 A	31-Mar-21	69	61.11%				
AS201900	Submit & Accept BS Works Design & Dwgs for Outdoor Lighting Installation	90	28-Jan-21	27-Apr-21	28-Jan-21	27-Apr-21	42	0%				
Miscellaneous		127	05-Oct-20	27-May-21	05-Oct-20 A	27-May-21	12					
AS211100	Submit & Accept Design & Dwgs for DO System	112	14-Dec-20	12-May-21	14-Dec-20 A	12-May-21	27	25.33%				
AS211200	Submit & Accept Design & Dwgs for Sewage Pumping Station	100	30-Oct-20	30-Apr-21	30-Oct-20 A	30-Apr-21	39	45.36%				
AS211300	Submit & Accept Design & Dwgs for Process Water Pumping System	70	05-Oct-20	31-Mar-21	05-Oct-20 A	31-Mar-21	69	60.67%				
AS211400	Submit & Accept Design & Dwgs for External Sludge Transfer Pumping System	22	14-Nov-20	11-Feb-21	14-Nov-20 A	11-Feb-21	117	75.56%				
AS211500	Submit & Accept Design & Dwgs for THP Cooling Water Pumping Station	22	14-Nov-20	11-Feb-21	14-Nov-20 A	11-Feb-21	117	75.56%				
AS211600	Submit & Accept Design & Dwgs for Ferric Chloride Dosing System	52	14-Nov-20	13-Mar-21	14-Nov-20 A	13-Mar-21	87	56.67%				
AS211700	Submit & Accept Design & Dwgs for Temporary Primary Sludge Pumping Facility	73	04-Jan-21	03-Apr-21	04-Jan-21 A	03-Apr-21	66	18.89%				
AS211800	Submit & Accept Design & Dwgs for Gas Detection System	127	29-Nov-20	27-May-21	29-Nov-20 A	27-May-21	12	29.44%				
AS211900	Submit & Accept Design & Dwgs for CCTV System	127	29-Nov-20	27-May-21	29-Nov-20 A	27-May-21	12	29.44%				
Section 3 - Complete Design, Construction & T&C for Sidestream Fac		1144	06-Jun-20	09-Mar-24	07-Jun-20 A	09-Mar-24	0					
Major Subcontractor / Supplier Procurement		106	26-Oct-20	22-Mar-21	26-Oct-20 A	06-May-21	0					
Civil & Building Contractor		106	26-Oct-20	22-Mar-21	26-Oct-20 A	06-May-21	0					
For Pre-drilling & Post-drilling		53	26-Oct-20	22-Mar-21	26-Oct-20 A	14-Mar-21	39					
AS512430e	Submit Tender proposal of Civil Contractor (Pre-drilling & Post-drilling)	0	26-Oct-20	31-Dec-20	26-Oct-20 A	06-Jan-21 A		100%				
AS512440e	Review & Accept the Tender proposal of Civil Contractor (Pre-drilling & Post-drilling)	7	01-Jan-21	21-Jan-21	07-Jan-21 A	27-Jan-21	39	66.67%				
AS512450e	Tender Invitation of Civil Contractor (Pre-drilling & Post-drilling)	14	22-Jan-21	11-Feb-21	28-Jan-21	10-Feb-21	39	0%				
AS512460e	Submission of Tender Report	4	12-Feb-21	18-Feb-21	11-Feb-21	14-Feb-21	39	0%				
AS512470e	Review & Accept the Tender Report by PM	21	19-Feb-21	11-Mar-21	15-Feb-21	07-Mar-21	39	0%				
AS512480e	Contract Preparation	3	12-Mar-21	14-Mar-21	08-Mar-21	10-Mar-21	39	0%				
AS512490e	Civil Contractor (Pre-drilling & Post-drilling) Award	1	15-Mar-21	15-Mar-21	11-Mar-21	11-Mar-21	39	0%				
AS512500e	Mobilisation	3	16-Mar-21	22-Mar-21	12-Mar-21	14-Mar-21	39	0%				
For Piling		89			04-Jan-21 A	19-Apr-21	0					
AS512510f	Submit Tender proposal of Civil Contractor (Piling)	22			04-Jan-21 A	11-Feb-21	0	43.59%				
AS512520f	Review & Accept the Tender proposal of Civil Contractor (Pre-drilling & Post-drilling)	25			12-Feb-21	08-Mar-21	0	0%				
AS512530f	Tender Invitation of Civil Contractor (Pre-drilling & Post-drilling)	14			09-Mar-21	22-Mar-21	0	0%				
AS512540f	Submission of Tender Report	7			23-Mar-21	29-Mar-21	0	0%				
AS512550f	Review & Accept the Tender Report by PM	21			30-Mar-21	19-Apr-21	0	0%				
For Main Civil Works		51			17-Mar-21	06-May-21	0					



File Name: DE/2018/03 3M 210120
 Layout: DE1803 (Progress -3M)
 TASK filters: 3 Months Rolling (1803 SWH), CE.

- Remaining Work
- Critical Activity
- ◆ Milestone
- ▬ Actual Progress
- ▬ Project Baseline Bar
- ◆ Baseline Milestone
- ◆ Actual Milestone

Contract No. DE/2018/03
Shek Wu Hui Effluent Polishing Plant - Main Works Stage 1
Sidestream Treatment Facilities and E&M Works for Sluge Treatment Faciliteis
3 Months Rolling Programme (Based on RP Rev.5) as at 20 Jan 2021

Based on DE/2018/03 R3			
Date	Revision	Checked	Approved
20-Jan-21	Rev.0	LT	KM

Activity ID	Activity Name	Remaining Duration	BL Start (DE/2018/03 R3)	BL Finish (DE/2018/03 R3)	Start	Finish	Total Float	Activity % Complete	2021				
									2020	Jan 16	Feb 17	Mar 18	Apr 19
AS512590f	Submit Tender proposal of Civil Contractor (Piling)	30			17-Mar-21*	15-Apr-21	0	0%					
AS512600f	Review & Accept the Tender proposal of Civil Contractor (Pre-drilling & Post-drilling)	21			16-Apr-21	06-May-21	0	0%					
Design & Submission		386	06-Jun-20	14-Jan-22	07-Jun-20 A	10-Feb-22	243						
Architectural		386	03-Nov-20	14-Jan-22	03-Nov-20 A	10-Feb-22	243						
AS160120	Revise & Re-submit Building Layout Plan	0	28-Nov-20	25-Dec-20	28-Nov-20 A	24-Dec-20 A		100%					
AS160130	Review & Accept of Building Layout Plan by PM	15	26-Dec-20	15-Jan-21	25-Dec-20 A	04-Feb-21	77	28.57%					
AS160190e	Cooordination Meeting with DSD (Employer) for the Architectural Drawing	0		18-Feb-21		17-Mar-21	243	0%					
AS160220	Revise & Re-submit Architectural Design / Drawings	0	28-Nov-20	25-Dec-20	28-Nov-20 A	24-Dec-20 A		100%					
AS160230	Review & Accept of Architectural Design / Drawings by PM	15	26-Dec-20	15-Jan-21	25-Dec-20 A	04-Feb-21	284	28.57%					
AS160240	Review & Accept of Architectural Design / Drawings by DSD (incl. VCAB) & DAP of ArchSD	330	19-Feb-21	14-Jan-22	18-Mar-21	10-Feb-22	243	0%					
AS160500	Prepare & Submit ABWF Works Drawings	0	03-Nov-20	10-Dec-20	03-Nov-20 A	24-Dec-20 A		100%					
AS160510	Review & Comment on ABWF Works Drawings by PM	7	11-Dec-20	31-Dec-20	25-Dec-20 A	27-Jan-21	243	66.67%					
AS160520	Revise & Re-submit ABWF Works Drawings	28	01-Jan-21	28-Jan-21	28-Jan-21	24-Feb-21	243	0%					
AS160530	Review & Accept of ABWF Works Drawings by PM	21	29-Jan-21	18-Feb-21	25-Feb-21	17-Mar-21	243	0%					
Civil / Structural		112	24-Oct-20	12-Mar-21	24-Oct-20 A	12-May-21	190						
AS160260e	Revise & Re-submit Loading Plan to ICE	7	24-Oct-20	27-Nov-20	24-Oct-20 A	27-Jan-21	11	89.23%					
AS160270e	Review & Accept of Loading Plan by ICE	7	28-Nov-20	04-Dec-20	28-Jan-21	03-Feb-21	11	0%					
AS160280e	Prepare & Submit Loading Plan to PM	7	05-Dec-20	11-Dec-20	04-Feb-21	10-Feb-21	11	0%					
AS160290e	Review & Accept of Loading Plan by PM & DSD (incl. BCM)	60	12-Dec-20	09-Feb-21	11-Feb-21	11-Apr-21	11	0%					
AS160320	Revise & Re-submit Foundation Design / Drawings to ICE & PM	4	28-Nov-20	11-Dec-20	28-Nov-20 A	24-Jan-21	0	71.43%					
AS160330	Review & Accept of Foundation Design / Drawings by ICE & PM	21	12-Dec-20	01-Jan-21	25-Jan-21	14-Feb-21	0	0%					
AS160340e	Prepare & Submit Foundation Design / Drawings to DSD (incl. BCM)	7	02-Jan-21	08-Jan-21	15-Feb-21	21-Feb-21	0	0%					
AS160350e	Review & Accept of Foundation Design / Drawings by DSD (incl. BCM)	60	09-Jan-21	09-Mar-21	22-Feb-21	22-Apr-21	0	0%					
AS160410	Review & Comment on Substructure / Superstructure Design / Drawings by ICE & PM	10	06-Nov-20	30-Nov-20	06-Nov-20 A	30-Jan-21	72	81.82%					
AS160420	Revise & Re-submit Substructure / Superstructure Design / Drawings to ICE & PM	14	01-Dec-20	14-Dec-20	31-Jan-21	13-Feb-21	190	0%					
AS160430	Review & Accept of Substructure / Superstructure Design / Drawings by ICE & PM	21	15-Dec-20	04-Jan-21	14-Feb-21	06-Mar-21	190	0%					
AS160440e	Prepare & Submit Substructure / Superstructure Design / Drawings to DSD (incl. BCM)	7	05-Jan-21	11-Jan-21	07-Mar-21	13-Mar-21	190	0%					
AS160450e	Review & Accept of Substructure / Superstructure Design / Drawings by DSD (incl. BCM)	60	12-Jan-21	12-Mar-21	14-Mar-21	12-May-21	190	0%					
Process Design		35	11-Jan-21	14-Feb-21	09-Dec-20 A	24-Feb-21	413						
AS512240e	Revise & Re-submit E&M Works (Process) Design Drawings	14	11-Jan-21	24-Jan-21	09-Dec-20 A	03-Feb-21	413	0%					
AS512250e	Review & Accept of E&M Works (Process) Design Drawings by PM	21	25-Jan-21	14-Feb-21	04-Feb-21	24-Feb-21	413	0%					
E&M Design		85	06-Jun-20	28-Feb-21	07-Jun-20 A	15-Apr-21	217						
AS151100	Prepare & Submit General Arrangement Drawings	15	06-Jun-20	20-Dec-20	07-Jun-20 A	04-Feb-21	212	93.39%					
AS151110	Review & Comment on General Arrangement Drawings by PM	21	21-Dec-20	10-Jan-21	05-Feb-21	25-Feb-21	217	0%					
AS151120	Revise & Re-submit General Arrangement Drawings	28	11-Jan-21	07-Feb-21	26-Feb-21	25-Mar-21	217	0%					
AS151130	Review & Accept of General Arrangement Drawings by PM	21	08-Feb-21	28-Feb-21	26-Mar-21	15-Apr-21	217	0%					
BS		46	01-Feb-21	18-May-21	11-Dec-20 A	07-Mar-21	467						
AS201405e	Review & Comment on BS Works Design & Dwgs for Sidestream Treatment Facilities by PM	11	24-Mar-21	13-Apr-21	11-Dec-20 A	31-Jan-21	467	47.62%					
AS201410e	Revise & Re-submit BS Works Design & Dwgs for Sidestream Treatment Facilities	14	14-Apr-21	27-Apr-21	01-Feb-21	14-Feb-21	467	0%					



File Name: DE/2018/03 3M 210120
 Layout: DE1803 (Progress -3M)
 TASK filters: 3 Months Rolling (1803 SWH), CE.

- Remaining Work
- Critical Activity
- ◆ Milestone
- Actual Progress
- Project Baseline Bar
- ◆ Baseline Milestone
- ◆ Actual Milestone

Contract No. DE/2018/03
Shek Wu Hui Effluent Polishing Plant - Main Works Stage 1
Sidestream Treatment Facilities and E&M Works for Sludge Treatment Facilities
3 Months Rolling Programme (Based on RP Rev.5) as at 20 Jan 2021

Based on DE/2018/03 R3			
Date	Revision	Checked	Approved
20-Jan-21	Rev.0	LT	KM

Activity ID	Activity Name	Remaining Duration	BL Start (DE/2018/03 R3)	BL Finish (DE/2018/03 R3)	Start	Finish	Total Float	Activity % Complete	2021				
									2020	Jan 16	Feb 17	Mar 18	Apr 19
AS201415e	Review & Accept of BS Works Design & Dwg for Sidestream Treatment Facilities by PM	21	28-Apr-21	18-May-21	15-Feb-21	07-Mar-21	467	0%					
AS201430e	Review & Comment on FS Works Design & Dwg for Sidestream Treatment Facilities by PM	0	01-Feb-21	21-Feb-21	11-Dec-20 A	19-Jan-21 A		100%					
AS201440e	Revise & Re-submit FS Works Design & Dwg for Sidestream Treatment Facilities	14	22-Feb-21	07-Mar-21	20-Jan-21 A	03-Feb-21	73	0%					
AS201450e	Review & Accept of FS Works Design & Dwg for Sidestream Treatment Facilities by PM	21	08-Mar-21	28-Mar-21	04-Feb-21	24-Feb-21	73	0%					
Major Plant & Materials Procurement		387	23-Mar-21	13-Apr-22	23-Mar-21	13-Apr-22	0						
Civil & Structure		45	23-Mar-21	06-May-21	23-Mar-21	06-May-21	0						
AS153130e	Procurement, Manufacture & Delivery of Piling	45	23-Mar-21	06-May-21	23-Mar-21	06-May-21	0	0%					
E&M Process		360	19-Apr-21	13-Apr-22	19-Apr-21	13-Apr-22	0						
AS153100	Procurement, Manufacture & Delivery of Deammonification Sidestream Treatment Facilities	360	19-Apr-21	13-Apr-22	19-Apr-21	13-Apr-22	0	0%					
Ground Settlement, Tilting & Utility Monitoring		1144	12-Dec-20	09-Mar-24	12-Dec-20 A	09-Mar-24	0						
AS153200f	Ground Settlement, Tilting & Utility Monitoring	1144	12-Dec-20	09-Mar-24	12-Dec-20 A	09-Mar-24	0	3.38%					
Civil Works Construction		25	12-Dec-20	14-Feb-21	12-Dec-20 A	14-Feb-21	67						
AS161120	Ground Investigation	25	12-Dec-20	14-Feb-21	12-Dec-20 A	14-Feb-21	67	61.54%					
Statutory Submission / Inspection (FSD)		90	12-Jan-21	11-Apr-21	21-Jan-21	20-Apr-21	32						
AS201440	Prepare & Submit GBP for FSD approval	90	12-Jan-21	11-Apr-21	21-Jan-21*	20-Apr-21	32	0%					
Section 4 - Complete Construction & T&C for UV System No.1 & EP S		271	18-Apr-20	07-Nov-21	18-Apr-20 A	18-Oct-21	100						
Major Plant & Materials Fabrication & Delivery		271	18-Apr-20	07-Nov-21	18-Apr-20 A	18-Oct-21	100						
AS103160	Procurement & PO for FRP Cover (S11)	31	18-Apr-20	31-Jan-21	18-Apr-20 A	20-Feb-21	100	89.24%					
AS103320	Procurement & PO for Elec. Materials	31	18-Jul-20	31-Jan-21	18-Jul-20 A	20-Feb-21	168	84.34%					
AS104100	Fabrication of UV Disinfection System (S10)	138	18-Jan-21	16-Jul-21	10-Dec-20 A	07-Jun-21	53	23.33%					
AS104120	Fabrication & Delivery of Lift-up Pumps (S11)	142	11-Jan-21	09-Jul-21	14-Dec-20 A	11-Jun-21	42	21.11%					
AS104140	Fabrication & Delivery of Transfer Pumps (S13)	149	26-Feb-21	24-Aug-21	21-Dec-20 A	18-Jun-21	81	17.22%					
AS104160	Fabrication & Delivery of FRP Cover (S11)	240	01-Feb-21	30-Jul-21	21-Feb-21*	18-Oct-21	100	0%					
AS104180	Fabrication & Delivery of EOT Cranes (2T & 5T) (S19)	120	12-Dec-20	10-May-21	21-Jan-21*	20-May-21	4	0%					
AS104200	Fabrication & Delivery of Stoplogs (S21)	234	11-Feb-21	07-Nov-21	16-Dec-20 A	11-Sep-21	91	13.33%					
AS104220	Fabrication & Delivery of Penstocks (S21)	267	11-Feb-21	07-Nov-21	18-Jan-21 A	14-Oct-21	58	1.11%					
AS104300	Fabrication & Delivery of Pipeworks & Associated Valves	180	11-Jan-21	09-Jul-21	21-Jan-21*	19-Jul-21	4	0%					
AS104400	Fabrication & Delivery of FS System (S20)	180	18-Apr-21	14-Oct-21	18-Apr-21*	14-Oct-21	10	0%					
Section 5 - Complete all remaining Works (incl. T&C)		386	18-Jan-21	19-Mar-22	30-Jan-21	19-Feb-22	704						
Fabrication, FAT & Delivery of Major Plant & Materials		386	18-Jan-21	19-Mar-22	30-Jan-21	19-Feb-22	383						
AS023290	Procurement & PO for Pipeworks & Associated Valves	120	29-Jan-21	28-May-21	30-Jan-21	29-May-21	10	0%					
AS023620	Procurement & PO for Elec. Materials	90	13-Apr-21	11-Jul-21	13-Apr-21	11-Jul-21	12	0%					
AS501880	Fabrication & Delivery of Process Water Pump (S21)	300	01-Apr-21	25-Jan-22	01-Apr-21	25-Jan-22	300	0%					
AS501920	Fabrication & Delivery of THP Cooling Pump (S21)	360	25-Mar-21	19-Mar-22	25-Feb-21	19-Feb-22	383	0%					
AS501990b	Fabrication & Delivery of Genset	360	18-Jan-21	12-Jan-22	18-Feb-21	12-Feb-22	252	0%					
Statutory Submission / Inspection		306	21-Mar-21	31-Jan-22	21-Mar-21	20-Jan-22	734						
EPD Submission / Inspection		300	07-Apr-21	31-Jan-22	27-Mar-21	20-Jan-22	734						
AS509520a	EPD Submission & Approval for Air Pollution Control - CHP, CAPC, Flare	300	07-Apr-21	31-Jan-22	27-Mar-21	20-Jan-22	734	0%					
EMSD Submission / Inspection		180	21-Mar-21	16-Sep-21	21-Mar-21	16-Sep-21	598						
AS509370b	BEE0 Stage one: Submit EE1 & EE-SU to EMSD	60	18-Apr-21	16-Jun-21	18-Apr-21	16-Jun-21	250	0%					
AS509380b	Application & Approval of the Zone Classification of Hazardous Area - including Fire Risk Assessment Report	180	21-Mar-21	16-Sep-21	21-Mar-21	16-Sep-21	598	0%					
AS509400a	Application for Construction Approval of Notifiable Gas Installation (Form 104)	180	21-Mar-21	16-Sep-21	21-Mar-21	16-Sep-21	598	0%					



File Name: DE/2018/03 3M 210120
 Layout: DE1803 (Progress -3M)
 TASK filters: 3 Months Rolling (1803 SWH), CE.


- Remaining Work
- Critical Activity
- ◆ Milestone
- Actual Progress
- Project Baseline Bar
- ◆ Baseline Milestone
- ◆ Actual Milestone

Contract No. DE/2018/03
Shek Wu Hui Effluent Polishing Plant - Main Works Stage 1
Sidestream Treatment Facilities and E&M Works for Sludge Treatment Facilities
3 Months Rolling Programme (Based on RP Rev.5) as at 20 Jan 2021

Based on DE/2018/03 R3			
Date	Revision	Checked	Approved
20-Jan-21	Rev.0	LT	KM


ID	ID	WBS	Task Name	Duration between Task Start and Finish	Start	Finish	Early Start	Early Finish	Late Start	Late Finish	Free Slack	Predecessors	Successors	Resource Names	2020	Half 1, 2020	Half 2, 2020	2021	Half 1, 2021	Half 2, 2021	2022	Half 1, 2022	Half 2, 2022	2023	Half 1, 2023	Half 2, 2023	2024	Half 1, 2024	
291	291.5.17.7.9.2		Shipping and Delivery of Plant to site	60 days	Wed 12/10/22	Sat 10/12/22	Wed 12/10/22	Sat 10/12/22	Tue 11/07/23	Fri 08/09/23	135 days	290,31455-6337																	
292	292.5.17.7.10		Lifting Appliances	590 days	Tue 30/03/21	Wed 09/11/22	Tue 30/03/21	Wed 09/11/22	Tue 21/06/22	Sat 01/04/23	143 days																		
293	293.5.17.7.10.1		Manufacturing and Factory Acceptance Test of Plant	240 days	Tue 30/03/21	Wed 24/11/21	Tue 30/03/21	Wed 24/11/21	Tue 21/06/22	Wed 15/02/23	305 days	262	294																
294	294.5.17.7.10.2		Shipping and Delivery of Plant to site	45 days	Mon 26/09/22	Wed 09/11/22	Mon 26/09/22	Wed 09/11/22	Thu 16/02/23	Sat 01/04/23	16 days	293,31455-6318																	
295	295.5.17.7.11		LV Switchboards	345 days	Wed 16/03/22	Thu 23/02/23	Wed 16/03/22	Thu 23/02/23	Mon 02/05/22	Tue 11/04/23	47 days																		
296	296.5.17.7.11.1		IW - Manufacturing of Plant	240 days	Wed 16/03/22	Thu 10/11/22	Wed 16/03/22	Thu 10/11/22	Mon 02/05/22	Tue 27/12/22	0 days	258,260,775297																	
297	297.5.17.7.11.2		IW - Factory Acceptance Test of Plant (to be witnessed by PM)	60 days	Fri 11/11/22	Mon 09/01/23	Fri 11/11/22	Mon 09/01/23	Wed 28/12/22	Sat 25/02/23	0 days	296	298																
298	298.5.17.7.11.3		IW - Shipping and Delivery of Plant to site	45 days	Tue 10/01/23	Thu 23/02/23	Tue 10/01/23	Thu 23/02/23	Sun 26/02/23	Tue 11/04/23	0 days	31455-60	ed343																
299	299.5.17.7.12		HV Switchboards, EQT031	510 days	Fri 18/06/21	Wed 09/11/22	Fri 18/06/21	Wed 09/11/22	Sun 31/10/21	Wed 09/11/22	0 days																		
300	300.5.17.7.12.1		IW - Manufacturing of Plant	240 days	Fri 18/06/21	Sat 12/02/22	Fri 18/06/21	Sat 12/02/22	Sun 31/10/21	Mon 27/06/22	0 days	261	301																
301	301.5.17.7.12.2		IW - Factory Acceptance Test of Plant (to be witnessed by PM)	90 days	Sun 13/02/22	Fri 13/05/22	Sun 13/02/22	Fri 13/05/22	Tue 28/06/22	Sun 25/09/22	135 days	300	302																
302	302.5.17.7.12.3		IW - Shipping and Delivery of Plant to site	45 days	Mon 26/09/22	Wed 09/11/22	Mon 26/09/22	Wed 09/11/22	Mon 26/09/22	Wed 09/11/22	0 days	301,31455-6																	
303	303.5.17.7.13		11kV/380V Stepdown Power Transformers, EQT032	369 days	Sat 06/11/21	Wed 09/11/22	Sat 06/11/21	Wed 09/11/22	Fri 01/07/22	Tue 11/04/23	153 days																		
304	304.5.17.7.13.1		IW - Manufacturing and Factory Acceptance Test of Plant	240 days	Sat 06/11/21	Sun 03/07/22	Sat 06/11/21	Sun 03/07/22	Fri 01/07/22	Sat 25/02/23	84 days	258	305																
305	305.5.17.7.13.2		IW - Shipping and Delivery of Plant to site	45 days	Mon 26/09/22	Wed 09/11/22	Mon 26/09/22	Wed 09/11/22	Sun 26/02/23	Tue 11/04/23	60 days	304,31455-6345																	
306	306.5.17.7.14		PLC System	420 days	Sat 06/11/21	Fri 30/12/22	Sat 06/11/21	Fri 30/12/22	Thu 03/03/22	Wed 26/04/23	117 days																		
307	307.5.17.7.14.1		Manufacturing of Plant, PLC for IW	300 days	Sat 06/11/21	Thu 01/09/22	Sat 06/11/21	Thu 01/09/22	Thu 03/03/22	Tue 27/12/22	0 days	258	308																
308	308.5.17.7.14.2		Factory Acceptance Test of Plant, PLC for IW (To be witnessed by PM)	60 days	Fri 02/09/22	Mon 31/10/22	Fri 02/09/22	Mon 31/10/22	Wed 28/12/22	Sat 25/02/23	0 days	307	309																
309	309.5.17.7.14.3		Shipping and Delivery of Plant to site	60 days	Tue 01/11/22	Fri 30/12/22	Tue 01/11/22	Fri 30/12/22	Sun 26/02/23	Wed 26/04/23	9 days	31455-60	ed346																
310	310.5.17.7.15		Fixed Bar Screen, EQT046	489 days	Sat 24/07/21	Thu 24/11/22	Sat 24/07/21	Thu 24/11/22	Thu 10/11/22	Mon 21/08/23	270 days																		
311	311.5.17.7.15.1		IW - Manufacturing and Factory Acceptance Test of Plant	240 days	Sat 24/07/21	Sun 20/03/22	Sat 24/07/21	Sun 20/03/22	Thu 10/11/22	Fri 07/07/23	204 days	257	312																
312	312.5.17.7.15.2		IW - Shipping and Delivery of Plant to site	45 days	Tue 11/10/22	Thu 24/11/22	Tue 11/10/22	Thu 24/11/22	Sat 08/07/23	Mon 21/08/23	143 days	311,31455-4329																	
313	313.5.17.8		Site Installation Work	440 days	Fri 25/11/22	Wed 07/02/24	Fri 25/11/22	Wed 07/02/24	Fri 25/11/22	Tue 13/02/24	5 days																		
314	314.5.17.8.1		Tentative Civil Handover Date, Portion B-2, Inlet Works No. 1 (Rev. 5)	1 day	Fri 25/11/22	Fri 25/11/22	Fri 25/11/22	Fri 25/11/22	Fri 25/11/22	Fri 25/11/22	0 days	318,316,358F5+120 days,																	
315	315.5.17.8.2		Tentative Civil Handover Date, HV cables draw pits from MFB2 to IW	1 day	Tue 14/02/23	Tue 14/02/23	Tue 14/02/23	Tue 14/02/23	Thu 07/12/23	Thu 07/12/23	129 days	350FF+30 days																	
316	316.5.17.8.3		Commencement of E&M Installation at Inlet Works No. 1	439 days	Sat 26/11/22	Wed 07/02/24	Sat 26/11/22	Wed 07/02/24	Sat 26/11/22	Tue 13/02/24	5 days	314																	
317	317.5.17.8.3.1		Provision of Temporary Water Supply, Electricity Supply, Lighting, W	30 days	Sat 26/11/22	Sun 25/12/22	Sat 26/11/22	Sun 25/12/22	Sat 26/11/22	Sun 25/12/22	0 days	314																	
318	318.5.17.8.3.2		Installation of Lifting Appliances at Inlet Works No. 1	142 days	Sat 26/11/22	Sun 16/04/23	Sat 26/11/22	Sun 16/04/23	Sun 02/04/23	Mon 21/08/23	0 days	314,294	327S5+30 days,331,332																
319	319.5.17.8.3.2.1		1/F EOT Crane LA-01-01 SWL St	45 days	Tue 10/01/23	Thu 23/02/23	Tue 10/01/23	Thu 23/02/23	Sat 01/07/23	Mon 14/08/23	45 days	322,323	326	LA - A x 4~6 men															
320	320.5.17.8.3.2.2		1/F EOT Crane LA-01-02 SWL St	45 days	Tue 10/01/23	Thu 23/02/23	Tue 10/01/23	Thu 23/02/23	Sat 01/07/23	Mon 14/08/23	45 days	322,323	326	LA - B x 4~6 men															
321	321.5.17.8.3.2.3		1/F EOT Crane LA-01-03 SWL St	45 days	Tue 10/01/23	Thu 23/02/23	Tue 10/01/23	Thu 23/02/23	Wed 17/05/23	Fri 30/06/23	0 days	322,323	324,326	LA - C x 4~6 men															
322	322.5.17.8.3.2.4		UG EOT Crane LA-01-04 SWL 10t	45 days	Sat 26/11/22	Mon 09/01/23	Sat 26/11/22	Mon 09/01/23	Sun 02/04/23	Tue 16/05/23	0 days	319,320,321,326	326	LA - A x 4~6 men															
323	323.5.17.8.3.2.5		UG EOT Crane LA-01-05 SWL 10t	45 days	Sat 26/11/22	Mon 09/01/23	Sat 26/11/22	Mon 09/01/23	Sun 02/04/23	Tue 16/05/23	0 days	319,320,321,326	326	LA - B x 4~6 men															
324	324.5.17.8.3.2.6		1/F Retractable Crane LA-01-06 SWL 10t	45 days	Fri 24/02/23	Sun 09/04/23	Fri 24/02/23	Sun 09/04/23	Sat 01/07/23	Mon 14/08/23	0 days	321	326	LA - C x 4~6 men															
325	325.5.17.8.3.2.7		Submission of T&C Plan and Procedures of LA for acceptance	14 days	Sat 26/11/22	Fri 09/12/22	Sat 26/11/22	Fri 09/12/22	Tue 01/08/23	Mon 14/08/23	121 days	326																	
326	326.5.17.8.3.2.8		T&C, Loading Test for Lifting Appliances	7 days	Mon 10/04/23	Sun 16/04/23	Mon 10/04/23	Sun 16/04/23	Tue 15/08/23	Mon 21/08/23	0 days	319,320,321329																	
327	327.5.17.8.3.3		Mechanical Installations for Inlet Works No. 1	250 days	Mon 26/12/22	Fri 01/09/23	Mon 26/12/22	Fri 01/09/23	Fri 12/05/23	Sat 06/01/24	0 days	31855+30 d;34255+14 days,355,347S																	
328	328.5.17.8.3.3.1		Installation of penstocks and stoplogs (Penstock 35nos, Stoplogs 3	120 days	Mon 26/12/22	Mon 24/04/23	Mon 26/12/22	Mon 24/04/23	Fri 12/05/23	Fri 08/09/23	0 days	274,268,28E337,338,341																	
329	329.5.17.8.3.3.2		Installation of fixed bar screen (x1), EQT046	7 days	Mon 17/04/23	Sun 23/04/23	Mon 17/04/23	Sun 23/04/23	Tue 22/08/23	Mon 28/08/23	0 days	326,312	333	ME - D x 2~4 men															
330	330.5.17.8.3.3.3		Installation of mechanical raked coarse bar screens (x4), EQT052	90 days	Mon 26/12/22	Sat 25/03/23	Mon 26/12/22	Sat 25/03/23	Sat 19/08/23	Thu 16/11/23	22 days	270	331	ME - A x 4~6 men															
331	331.5.17.8.3.3.4		Installation of screening conveyors (x6), EQT053	30 days	Mon 17/04/23	Tue 16/05/23	Mon 17/04/23	Tue 16/05/23	Fri 17/11/23	Sat 16/12/23	0 days	318,330,273336																	
332	332.5.17.8.3.3.5		Installation of inlet pumps (x5), EQT006	21 days	Sat 08/07/23	Fri 28/07/23	Sat 08/07/23	Fri 28/07/23	Sun 12/11/23	Sat 02/12/23	0 days	318,33755+334																	
333	333.5.17.8.3.3.6		Installation of mechanical raked fine bar screens (x4), EQT052	75 days	Mon 24/04/23	Fri 07/07/23	Mon 24/04/23	Fri 07/07/23	Tue 29/08/23	Sat 11/11/23	0 days	329,270	332	ME - B x 4~6 men															
334	334.5.17.8.3.3.7		Installation of grit removal system (x3), EQT004	14 days	Sat 29/07/23	Fri 11/08/23	Sat 29/07/23	Fri 11/08/23	Sun 03/12/23	Sat																			

ID	WBS	Task Name	Duration between Task Start and Finish	Start	Finish	Early Start	Early Finish	Late Start	Late Finish	Free Slack	Predecessors	Successors	Resource Names
350	350.5.17.8.3.4.i	Energisation of LV Switchboards, IW	0 days	Sun 23/07/23	Sun 23/07/23	Sun 23/07/23	Sun 23/07/23	Sun 07/01/24	Sun 07/01/24	162 days	348,315FF+355		LV - A x 4~6 men
351	351.5.17.8.3.4.i	Site Acceptance Tests - Electrical aspects including voltage and cur	120 days	Mon 24/07/23	Mon 20/11/23	Mon 24/07/23	Mon 20/11/23	Sat 09/09/23	Sat 06/01/24	47 days	348		LV - A x 4~6 men
352	352.5.17.8.3.5	SCADA Systems, Inlet Works	105 days	Mon 24/07/23	Sun 05/11/23	Mon 24/07/23	Sun 05/11/23	Sun 24/09/23	Sat 06/01/24	62 days			
353	353.5.17.8.3.5.i	Configuration of PLC System, IW	45 days	Mon 24/07/23	Wed 06/09/23	Mon 24/07/23	Wed 06/09/23	Sun 24/09/23	Tue 07/11/23	0 days	348	354	PLC - A x 1 man
354	354.5.17.8.3.5.i	Site Acceptance Test for PLC System at Inlet Works No. 1	60 days	Thu 07/09/23	Sun 05/11/23	Thu 07/09/23	Sun 05/11/23	Wed 08/11/23	Sat 06/01/24	35 days	353	355,1282	
355	355.5.17.8.3.6	Site Acceptance Test for E&M Equip & Instrumentations calibration,	15 days	Tue 02/01/24	Tue 16/01/24	Tue 02/01/24	Tue 16/01/24	Sun 07/01/24	Sun 21/01/24	0 days	327,342,353	356	
356	356.5.17.8.3.7	System Commissioning for E&M Equip at Inlet Works No. 1	15 edays	Tue 16/01/24	Wed 31/01/24	Tue 16/01/24	Wed 31/01/24	Mon 22/01/24	Tue 06/02/24	0 edays	355	357	
357	357.5.17.8.3.8	Risk Allowances for completion of Processing Plant at Inlet Works No.	7 edays	Wed 31/01/24	Wed 07/02/24	Wed 31/01/24	Wed 07/02/24	Tue 06/02/24	Tue 13/02/24	0.63 edays	356,365	1278	
358	358.5.17.8.3.9	Building Services Installations for Inlet Works No. 1	300 days	Sun 26/03/23	Fri 19/01/24	Sun 26/03/23	Fri 19/01/24	Wed 12/04/23	Mon 05/02/24	17 days	314FS+120		
359	359.5.17.8.3.9.i	Mechanical Ventilation and Air Conditioning System, IW	150 days	Sun 26/03/23	Tue 22/08/23	Sun 26/03/23	Tue 22/08/23	Fri 12/05/23	Sun 08/10/23	30 days		365	MVAC - B x 4~6 men
360	360.5.17.8.3.9.i	Lighting and Power Distribution System, IW	180 days	Sun 26/03/23	Thu 21/09/23	Sun 26/03/23	Thu 21/09/23	Wed 12/04/23	Sun 08/10/23	0 days		365	BS - A x 4~6 men
361	361.5.17.8.3.9.i	Plumbing Installation, IW	120 days	Sun 26/03/23	Sun 23/07/23	Sun 26/03/23	Sun 23/07/23	Tue 06/06/23	Tue 03/10/23	60 days	1249	1251,365	Pb - A x 4~6 men
362	362.5.17.8.3.9.i	CCTV Installation (5 indoor +5 outdoor Cameras), IW	90 days	Mon 24/04/23	Sat 22/07/23	Mon 24/04/23	Sat 22/07/23	Tue 11/07/23	Sun 08/10/23	51 days	3145S+150	365,1281	BS - B x 4~6 men
363	363.5.17.8.3.9.i	Fire Services Installation, IW	120 days	Mon 24/04/23	Mon 21/08/23	Mon 24/04/23	Mon 21/08/23	Sun 11/06/23	Sun 08/10/23	31 days	3145S+150	1202,1214,1215,365	FS - A x 4~6 men
364	364.5.17.8.3.9.i	Earthing and Lightning Protection System, IW	60 days	Wed 24/05/23	Sat 22/07/23	Wed 24/05/23	Sat 22/07/23	Thu 10/08/23	Sun 08/10/23	61 days	3145S+180	365	BS - C x 2~4 men
365	365.5.17.8.3.9.i	Testing and Commissioning of Building Services Installations, IW	120 days	Fri 22/09/23	Fri 19/01/24	Fri 22/09/23	Fri 19/01/24	Mon 09/10/23	Mon 05/02/24	12 days	359,360,361357		BS - C x 2~4 men
366	366.5.18	Primary Sedimentation Tanks No. 1 ~ 4, Portion B-3 (PS 6B2.2)	1371 days	Wed 01/07/20	Mon 01/04/24	Wed 01/07/20	Mon 01/04/24	Wed 01/07/20	Mon 01/04/24	0 days			
367	367.5.18.1	Planned Key Date Completion Date - KD1A, PST No. 1~4	0 days	Fri 30/10/20	Fri 30/10/20	Fri 30/10/20	Fri 30/10/20	Fri 30/10/20	Fri 30/10/20	0 days	403FF,402FI		
368	368.5.18.2	Planned Key Date Completion Date - KD1B, PST No. 1~4	1 day	Tue 01/06/21	Tue 01/06/21	Tue 01/06/21	Tue 01/06/21	Tue 01/06/21	Tue 01/06/21	0 days	403FF		
369	369.5.18.3	Planned Sectional Completion Date - Section 1, PST No. 1~4	0 days	Mon 12/07/21	Mon 12/07/21	Mon 12/07/21	Mon 12/07/21	Mon 12/07/21	Mon 12/07/21	0 days	406FF,405FI		
370	370.5.18.4	Planned Sectional Completion Date - Section 2, PST No. 1~4	0 days	Mon 01/04/24	Mon 01/04/24	Mon 01/04/24	Mon 01/04/24	Mon 01/04/24	Mon 01/04/24	0 days	494FF		
371	371.5.18.5	Selection of Suppliers for major plant and materials for PST No. 1~4	230 days	Wed 01/07/20	Mon 15/02/21	Wed 01/07/20	Mon 15/02/21	Wed 01/07/20	Mon 15/02/21	0 days			
372	372.5.18.5.1	PST - lamella plate settlers, C11, ref. EQT014	90 days	Wed 01/07/20	Mon 28/09/20	Wed 01/07/20	Mon 28/09/20	Wed 01/07/20	Mon 28/09/20	0 days			
373	373.5.18.5.1.1	Submission for acceptance of purchasing package	30 days	Wed 01/07/20	Thu 30/07/20	Wed 01/07/20	Thu 30/07/20	Wed 01/07/20	Thu 30/07/20	0 days		374	
374	374.5.18.5.1.2	Invitation of quotations for purchasing package	30 days	Fri 31/07/20	Sat 29/08/20	Fri 31/07/20	Sat 29/08/20	Fri 31/07/20	Sat 29/08/20	0 days		373	375
375	375.5.18.5.1.3	Acceptance of conforming quotation (Completed)	30 days	Sun 30/08/20	Mon 28/09/20	Sun 30/08/20	Mon 28/09/20	Sun 30/08/20	Mon 28/09/20	0 days		374	404
376	376.5.18.5.2	PST - reciprocating type bottom scrapers, C11, ref. EQT014	135 days	Wed 01/07/20	Thu 12/11/20	Wed 01/07/20	Thu 12/11/20	Wed 01/07/20	Thu 12/11/20	0 days			
377	377.5.18.5.2.1	Submission for acceptance of purchasing package	45 days	Wed 01/07/20	Fri 14/08/20	Wed 01/07/20	Fri 14/08/20	Wed 01/07/20	Fri 14/08/20	0 days			378
378	378.5.18.5.2.2	Invitation of quotations for purchasing package	60 days	Sat 15/08/20	Tue 13/10/20	Sat 15/08/20	Tue 13/10/20	Sat 15/08/20	Tue 13/10/20	0 days			377
379	379.5.18.5.2.3	Acceptance of conforming quotation (Completed)	30 days	Wed 14/10/20	Thu 12/11/20	Wed 14/10/20	Thu 12/11/20	Wed 14/10/20	Thu 12/11/20	0 days			378
380	380.5.18.5.3	PST - surface scum skimmers, C11, ref. EQT015	90 days	Tue 07/07/20	Sun 04/10/20	Tue 07/07/20	Sun 04/10/20	Tue 07/07/20	Sun 04/10/20	0 days			
381	381.5.18.5.3.1	Submission for acceptance of purchasing package	30 days	Tue 07/07/20	Wed 05/08/20	Tue 07/07/20	Wed 05/08/20	Tue 07/07/20	Wed 05/08/20	0 days			382
382	382.5.18.5.3.2	Invitation of quotations for purchasing package	30 days	Thu 06/08/20	Fri 04/09/20	Thu 06/08/20	Fri 04/09/20	Thu 06/08/20	Fri 04/09/20	0 days			381
383	383.5.18.5.3.3	Acceptance of conforming quotation	30 days	Sat 05/09/20	Sun 04/10/20	Sat 05/09/20	Sun 04/10/20	Sat 05/09/20	Sun 04/10/20	0 days			382
384	384.5.18.5.4	PST - scum collector pipes, C11, ref. EQT015	210 days	Wed 01/07/20	Tue 26/01/21	Wed 01/07/20	Tue 26/01/21	Wed 01/07/20	Tue 26/01/21	0 days			
385	385.5.18.5.4.1	Submission for acceptance of purchasing package	120 days	Wed 01/07/20	Wed 28/10/20	Wed 01/07/20	Wed 28/10/20	Wed 01/07/20	Wed 28/10/20	0 days			386
386	386.5.18.5.4.2	Invitation of quotations for purchasing package	60 days	Thu 29/10/20	Sun 27/12/20	Thu 29/10/20	Sun 27/12/20	Thu 29/10/20	Sun 27/12/20	0 days			385
387	387.5.18.5.4.3	Acceptance of conforming quotation	30 days	Mon 28/12/20	Tue 26/01/21	Mon 28/12/20	Tue 26/01/21	Mon 28/12/20	Tue 26/01/21	0 days			386
388	388.5.18.5.5	PST - piston type primary sludge pumps, C11, ref. EQT016	210 days	Wed 01/07/20	Tue 26/01/21	Wed 01/07/20	Tue 26/01/21	Wed 01/07/20	Tue 26/01/21	0 days			
389	389.5.18.5.5.1	Submission for acceptance of purchasing package	120 days	Wed 01/07/20	Wed 28/10/20	Wed 01/07/20	Wed 28/10/20	Wed 01/07/20	Wed 28/10/20	0 days			390
390	390.5.18.5.5.2	Invitation of quotations for purchasing package	60 days	Thu 29/10/20	Sun 27/12/20	Thu 29/10/20	Sun 27/12/20	Thu 29/10/20	Sun 27/12/20	0 days			389
391	391.5.18.5.5.3	Acceptance of conforming quotation (Completed)	30 days	Mon 28/12/20	Tue 26/01/21	Mon 28/12/20	Tue 26/01/21	Mon 28/12/20	Tue 26/01/21	0 days			390
392	392.5.18.5.6	PST - drain pumps, C11, ref. EQT007	210 days	Tue 14/07/20	Mon 08/02/21	Tue 14/07/20	Mon 08/02/21	Tue 14/07/20	Mon 08/02/21	0 days			
393	393.5.18.5.6.1	Submission for acceptance of purchasing package	120 days	Tue 14/07/20	Tue 10/11/20	Tue 14/07/20	Tue 10/11/20	Tue 14/07/20	Tue 10/11/20	0 days			394
394	394.5.18.5.6.2	Invitation of quotations for purchasing package	60 days	Wed 11/11/20	Sat 09/01/21	Wed 11/11/20	Sat 09/01/21	Wed 11/11/20	Sat 09/01/21	0 days			393
395	395.5.18.5.6.3	Acceptance of conforming quotation (Completed)	30 days	Sun 10/01/21	Mon 08/02/21	Sun 10/01/21	Mon 08/02/21	Sun 10/01/21	Mon 08/02/21	0 days			394
396	396.5.18.5.7	PST - air blowers, C11, ref. EQT018	210 days	Tue 21/07/20	Mon 15/02/21	Tue 21/07/20	Mon 15/02/21	Tue 21/07/20	Mon 15/02/21	0 days			
397	397.5.18.5.7.1	Submission for acceptance of purchasing package	120 days	Tue 21/07/20	Tue 17/11/20	Tue 21/07/20	Tue 17/11/20	Tue 21/07/20	Tue 17/11/20	0 days			398
398	398.5.18.5.7.2	Invitation of quotations for purchasing package	60 days	Wed 18/11/20	Sat 16/01/21	Wed 18/11/20	Sat 16/01/21	Wed 18/11/20	Sat 16/01/21	0 days			397
399	399.5.18.5.7.3	Acceptance of conforming quotation	30 days	Sun 17/01/21	Mon 15/02/21	Sun 17/01/21	Mon 15/02/21	Sun 17/01/21	Mon 15/02/21	0 days			398
400	400.5.18.6	Design Submissions for PST No. 1~4	587 days	Sat 01/08/20	Fri 11/03/22	Sat 01/08/20	Fri 11/03/22	Sat 01/08/20	Fri 11/03/22	0 days			
401	401.5.18.6.1	Electrical schematic drawings for PST No. 1~4	60 days	Sat 01/08/20	Tue 29/09/20	Sat 01/08/20	Tue 29/09/20	Sat 01/08/20	Tue 29/09/20	0 days			367FF
402	402.5.18.6.2	CDS080-2 - Civil and dimensional requirements drawings for PST No. 1~4 up to	50 days	Tue 01/09/20	Tue 20/10/20	Tue 01/09/20	Tue 20/10/20	Tue 01/09/20	Tue 20/10/20	0 days			367FF
403	403.5.18.6.3	CDS081-2 - Civil and dimensional requirements drawings for PST No. 1~4	150 days	Tue 01/09/20	Thu 28/01/21	Tue 01/09/20	Thu 28/01/21	Tue 01/09/20	Thu 28/01/21	0 days			368FF
404	404.5.18.6.4	CDS003 - Detailed Design for Primary Sedimentation Tanks No. 1~4	104 edays	Mon 15/02/21	Sun 30/05/21	Mon 15/02/21	Sun 30/05/21	Mon 15/02/21	Mon 12/07/21	0.63 edays	375,379,385	411,414,417,420,423,426	
405	405.5.18.6.5	CDS022 - Detailed Design for Electrical Installations for PST No. 1~4	154.88 edays	Thu 07/10/21	Fri 11/03/22	Thu 07/10/21	Fri 11/03/22	Thu 07/10/21	Fri 11/03/22	0 edays	75,85,93,19	76,445,369FF	
406	406.5.18.6.6	CDS034-2 - Detailed Design for Electrical Installations BS at PST No. 1~4	90 edays	Fri 12/03/21	Thu 10/06/21	Fri 12/03/21	Thu 10/06/21	Fri 12/03/21	Mon 12/07/21	32.38 edays	140	487,369FF	
407	407.5.18.6.7	CDS025-2 - Detailed Design for LV Switchboards for PST No. 1~4	60 edays	Mon 03/05/21	Fri 02/07/21	Mon 03/05/21	Fri 02/07/21	Mon 03/05/21	Mon 12/07/21	0.63 edays	71	441,369FF	
408	408.5.18.6.8	CDS050-2 - Detailed Design for Lifting Appliances - PST No. 1~4	150 edays	Tue 01/09/20	Fri 29/01/21	Tue 01/09/20	Fri 29/01/21	Tue 01/09/20	Fri 29/01/21	0 edays	120	438,369FF	



ID	ID	WBS	Task Name	Duration between Task Start and Finish	Start	Finish	Early Start	Early Finish	Late Start	Late Finish	Free Slack	Predecessors	Successors	Resource Names	Gantt Chart (2020-2024)																							
468	468	5.18.8.2.3.1	Installation of drain pumps (x1), EQT007	30 days	Sun 13/08/23	Mon 11/09/23	Sun 13/08/23	Mon 11/09/23	Sat 09/09/23	Sun 08/10/23	0 days	467,427	469	ME - C x 4~6 men	[Gantt Chart]																							
469	469	5.18.8.2.3.1	Installation of air blowers (x2), EQT018	30 days	Tue 12/09/23	Wed 11/10/23	Tue 12/09/23	Wed 11/10/23	Mon 09/10/23	Tue 07/11/23	0 days	468,430	470	ME - C x 4~6 men	[Gantt Chart]																							
470	470	5.18.8.2.3.1	Installation of Instrumentations, EQT035-1	60 days	Thu 12/10/23	Sun 10/12/23	Thu 12/10/23	Sun 10/12/23	Wed 08/11/23	Sat 06/01/24	27 days	469,52		ME - C x 4~6 men	[Gantt Chart]																							
471	471	5.18.8.2.3.1	Installation of Platforms, Covers etc., PST, EQT050	60 days	Thu 21/09/23	Sun 19/11/23	Thu 21/09/23	Sun 19/11/23	Wed 08/11/23	Sat 06/01/24	48 days			ME - F x 4~6 men	[Gantt Chart]																							
472	472	5.18.8.2.3.1	Site Acceptance Tests - mechanical aspects including alignment an	150 days	Fri 14/07/23	Sun 10/12/23	Fri 14/07/23	Sun 10/12/23	Thu 10/08/23	Sat 06/01/24	27 days	461		ME - D x 2~4 men	[Gantt Chart]																							
473	473	5.18.8.2.4	Electrical Installations for PST No. 1~4	260 days	Sat 15/04/23	Sat 30/12/23	Sat 15/04/23	Sat 30/12/23	Sat 22/04/23	Sat 06/01/24	0 days	449	484		[Gantt Chart]																							
474	474	5.18.8.2.4.1	Installation of LV Switchboards, PST	60 days	Sat 15/04/23	Tue 13/06/23	Sat 15/04/23	Tue 13/06/23	Mon 22/05/23	Thu 20/07/23	30 days	443	477	LV - A x 4~6 men	[Gantt Chart]																							
475	475	5.18.8.2.4.1	Installation of PLC Panel, PST	60 days	Thu 20/04/23	Sun 18/06/23	Thu 20/04/23	Sun 18/06/23	Mon 22/05/23	Thu 20/07/23	25 days	447	477	EE - A x 4~6 men	[Gantt Chart]																							
476	476	5.18.8.2.4.1	Installation of cable trays and cable containments, PST	90 days	Sat 15/04/23	Thu 13/07/23	Sat 15/04/23	Thu 13/07/23	Sat 22/04/23	Thu 20/07/23	0 days	477		EE - A x 4~6 men	[Gantt Chart]																							
477	477	5.18.8.2.4.1	Cables laying and terminations, PST	90 days	Fri 14/07/23	Wed 11/10/23	Fri 14/07/23	Wed 11/10/23	Fri 21/07/23	Wed 18/10/23	0 days	474,475,476,479F5-30 days,482,480		EE - B x 4~6 men	[Gantt Chart]																							
478	478	5.18.8.2.4.1	Tentative Civil Handover Date, LV cables draw pits from IW to PST	1 day	Thu 20/07/23	Thu 20/07/23	Thu 20/07/23	Thu 20/07/23	Thu 07/12/23	Thu 07/12/23	24 days	479FF+30 days			[Gantt Chart]																							
479	479	5.18.8.2.4.1	Energisation of LV Switchboards, PST	1 day	Tue 12/09/23	Tue 12/09/23	Tue 12/09/23	Tue 12/09/23	Sat 06/01/24	Sat 06/01/24	109 days	477F5-30 da484		LV - A x 4~6 men	[Gantt Chart]																							
480	480	5.18.8.2.4.1	Site Acceptance Tests - Electrical aspects including voltage and cur	80 days	Thu 12/10/23	Sat 30/12/23	Thu 12/10/23	Sat 30/12/23	Thu 19/10/23	Sat 06/01/24	2 days	477	355	LV - A x 4~6 men	[Gantt Chart]																							
481	481	5.18.8.2.5	SCADA Systems, PST No. 1~4	60 days	Thu 12/10/23	Sun 10/12/23	Thu 12/10/23	Sun 10/12/23	Fri 08/12/23	Mon 05/02/24	57 days				[Gantt Chart]																							
482	482	5.18.8.2.5.1	Configuration of PLC System	45 days	Thu 12/10/23	Sat 25/11/23	Thu 12/10/23	Sat 25/11/23	Fri 08/12/23	Sun 21/01/24	0 days	477	483	PLC - B x 1 man	[Gantt Chart]																							
483	483	5.18.8.2.5.1	Site Acceptance Test for PLC System at PST No. 1~4	15 days	Sun 26/11/23	Sun 10/12/23	Sun 26/11/23	Sun 10/12/23	Mon 22/01/24	Mon 05/02/24	0 days	482	485FF,1282	PLC - A x 1 man	[Gantt Chart]																							
484	484	5.18.8.2.6	Site Acceptance Test for E&M Equip and Instrumentations calibration	15 edays	Sat 30/12/23	Sun 14/01/24	Sat 30/12/23	Sun 14/01/24	Sun 07/01/24	Mon 22/01/24	0.63 edays	460,473,485			[Gantt Chart]																							
485	485	5.18.8.2.7	System Commissioning for E&M Equip at PST No. 1~4	15 days	Mon 15/01/24	Mon 29/01/24	Mon 15/01/24	Mon 29/01/24	Mon 22/01/24	Mon 05/02/24	0 days	484,483FF	486		[Gantt Chart]																							
486	486	5.18.8.2.8	Risk Allowances for Completion of Processing Plant at PST No. 1~4	7 edays	Mon 29/01/24	Mon 05/02/24	Mon 29/01/24	Mon 05/02/24	Tue 06/02/24	Tue 13/02/24	2.63 edays	485	1278		[Gantt Chart]																							
487	487	5.18.8.2.9	Building Services Installations for PST No. 1~4	150 days	Fri 14/07/23	Sun 10/12/23	Fri 14/07/23	Sun 10/12/23	Sun 16/07/23	Mon 01/04/24	2 days	449F5+90 di			[Gantt Chart]																							
488	488	5.18.8.2.9.1	Mechanical Ventilation and Air Conditioning System, PST	90 days	Fri 14/07/23	Wed 11/10/23	Fri 14/07/23	Wed 11/10/23	Sat 04/11/23	Thu 01/02/24	0 days	494		MVAC - B x 4~6 men	[Gantt Chart]																							
489	489	5.18.8.2.9.1	Lighting and Power Distribution System, PST	90 days	Fri 14/07/23	Wed 11/10/23	Fri 14/07/23	Wed 11/10/23	Sat 04/11/23	Thu 01/02/24	0 days	494		BS - A x 4~6 men	[Gantt Chart]																							
490	490	5.18.8.2.9.1	Plumbing Installation, PST	80 days	Fri 14/07/23	Sun 01/10/23	Fri 14/07/23	Sun 01/10/23	Sun 16/07/23	Tue 03/10/23	0 days	1249	1251,494	Pb - B x 4~6 men	[Gantt Chart]																							
491	491	5.18.8.2.9.1	CCTV Installation (9 indoor + 2 outdoor Cameras), PST	60 days	Fri 14/07/23	Mon 11/09/23	Fri 14/07/23	Mon 11/09/23	Mon 04/12/23	Thu 01/02/24	0 days	449F5+60 d:494,1281		BS - B x 4~6 men	[Gantt Chart]																							
492	492	5.18.8.2.9.1	Fire Services Installation, PST	85 days	Fri 14/07/23	Fri 06/10/23	Fri 14/07/23	Fri 06/10/23	Tue 18/07/23	Tue 10/10/23	0 days		1202,1214,1215,494	FS - A x 4~6 men	[Gantt Chart]																							
493	493	5.18.8.2.9.1	Earthing and Lightning Protection System, PST	90 days	Fri 14/07/23	Wed 11/10/23	Fri 14/07/23	Wed 11/10/23	Sat 04/11/23	Thu 01/02/24	0 days	494		BS - C x 2~4 men	[Gantt Chart]																							
494	494	5.18.8.2.9.1	Testing and Commissioning of Building Services Installations, PST	60 days	Thu 12/10/23	Sun 10/12/23	Thu 12/10/23	Sun 10/12/23	Fri 02/02/24	Mon 01/04/24	113 days	488,489,49C370FF		BS - C x 2~4 men	[Gantt Chart]																							
495	495	5.19	Bioreactors No. 2A & 2B, Portion B-4 (PS 6B2.4)	1326 days	Sat 15/08/20	Mon 01/04/24	Sat 15/08/20	Mon 01/04/24	Sat 15/08/20	Mon 01/04/24	0 days				[Gantt Chart]																							
496	496	5.19.1	Planned Key Date Completion Date - KD1A, BR 2A & 2B	0 days	Fri 30/10/20	Fri 30/10/20	Fri 30/10/20	Fri 30/10/20	Fri 30/10/20	Fri 30/10/20	0 days	530FF,531FF			[Gantt Chart]																							
497	497	5.19.2	Planned Key Date Completion Date - KD1B, BR 2A & 2B	0 days	Tue 01/06/21	Tue 01/06/21	Tue 01/06/21	Tue 01/06/21	Tue 01/06/21	Tue 01/06/21	0 days	532FF			[Gantt Chart]																							
498	498	5.19.3	Planned Sectional Completion Date - Section 1, BR 2A & 2B	0 days	Mon 12/07/21	Mon 12/07/21	Mon 12/07/21	Mon 12/07/21	Mon 12/07/21	Mon 12/07/21	0 days	533FF,534FF			[Gantt Chart]																							
499	499	5.19.4	Planned Sectional Completion Date - Section 2, BR 2A & 2B	0 days	Mon 01/04/24	Mon 01/04/24	Mon 01/04/24	Mon 01/04/24	Mon 01/04/24	Mon 01/04/24	0 days	605FF,604FF			[Gantt Chart]																							
500	500	5.19.5	Selection of Suppliers for major plant and materials for BR 2A & 2B	193 days	Tue 01/09/20	Fri 12/03/21	Tue 01/09/20	Fri 12/03/21	Tue 01/09/20	Tue 22/06/21	102 days				[Gantt Chart]																							
501	501	5.19.5.1	BR - pre-treatment fine screens (Marking Scheme Approach), EQT019	150 days	Tue 01/09/20	Thu 28/01/21	Tue 01/09/20	Thu 28/01/21	Tue 01/09/20	Thu 28/01/21	0 days				[Gantt Chart]																							
502	502	5.19.5.1.1	Submission for acceptance of purchasing package	60 days	Tue 01/09/20	Fri 30/10/20	Tue 01/09/20	Fri 30/10/20	Tue 01/09/20	Fri 30/10/20	0 days		503		[Gantt Chart]																							
503	503	5.19.5.1.2	Invitation of quotations for purchasing package	60 days	Sat 31/10/20	Tue 29/12/20	Sat 31/10/20	Tue 29/12/20	Sat 31/10/20	Tue 29/12/20	0 days	502	504		[Gantt Chart]																							
504	504	5.19.5.1.3	Acceptance of conforming quotation (Completed)	30 days	Wed 30/12/20	Thu 28/01/21	Wed 30/12/20	Thu 28/01/21	Wed 30/12/20	Thu 28/01/21	0 days	503	533		[Gantt Chart]																							
505	505	5.19.5.2	BR - air diffusion system (Marking Scheme Approach), EQT017	180 days	Tue 01/09/20	Sat 27/02/21	Tue 01/09/20	Sat 27/02/21	Tue 01/09/20	Sat 27/02/21	0 days				[Gantt Chart]																							
506	506	5.19.5.2.1	Submission for acceptance of purchasing package including proposed marking scheme	90 days	Tue 01/09/20	Sun 29/11/20	Tue 01/09/20	Sun 29/11/20	Tue 01/09/20	Sun 29/11/20	0 days		507		[Gantt Chart]																							
507	507	5.19.5.2.2	Invitation of quotations for purchasing package	60 days	Mon 30/11/20	Thu 28/01/21	Mon 30/11/20	Thu 28/01/21	Mon 30/11/20	Thu 28/01/21	0 days	506	508		[Gantt Chart]																							
508	508	5.19.5.2.3	Acceptance of conforming quotation (Completed)	30 days	Fri 29/01/21	Sat 27/02/21	Fri 29/01/21	Sat 27/02/21	Fri 29/01/21	Sat 27/02/21	0 days	507	533		[Gantt Chart]																							
509	509	5.19.5.3	BR - submersible mixers, C11, EQT020	150 days	Tue 01/09/20	Thu 28/01/21	Tue 01/09/20	Thu 28/01/21	Tue 01/09/20	Thu 28/01/21	0 days				[Gantt Chart]																							
510	510	5.19.5.3.1	Submission for acceptance of purchasing package	60 days	Tue 01/09/20	Fri 30/10/20	Tue 01/09/20	Fri 30/10/20	Tue 01/09/20	Fri 30/10/20	0 days		511		[Gantt Chart]																							
511	511	5.19.5.3.2	Invitation of quotations for purchasing package	60 days	Sat 31/10/20	Tue 29/12/20	Sat 31/10/20	Tue 29/12/20	Sat 31/10/20	Tue 29/12/20	0 days	510	512		[Gantt Chart]																							
512	512	5.19.5.3.3	Acceptance of conforming quotation (Completed)	30 days	Wed 30/12/20	Thu 28/01/21	Wed 30/12/20	Thu 28/01/21	Wed 30/12/20	Thu 28/01/21	0 days	511	533		[Gantt Chart]																							
513	513	5.19.5.4	BR - mixed liquor return pumps, C11, EQT008	150 days	Mon 14/09/20	Wed 10/02/21	Mon 14/09/20	Wed 10/02/21	Mon 14/09/20	Wed 10/02/21	0 days				[Gantt Chart]																							
514	514	5.19.5.4.1	Submission for acceptance of purchasing package	60 days	Mon 14/09/20	Thu 12/11/20	Mon 14/09/20	Thu 12/11/20	Mon 14/09/20	Thu 12/11/20	0 days		515		[Gantt Chart]																							
515	515	5.19.5.4.2	Invitation of quotations for purchasing package	60 days	Fri 13/11/20	Mon 11/01/21	Fri 13/11/20	Mon 11/01/21	Fri 13/11/20	Mon 11/01/21	0 days	514	516		[Gantt Chart]																							
516	516	5.19.5.4.3	Acceptance of conforming quotation (Completed)	30 days	Tue 12/01/21	Wed 10/02/21	Tue 12/01/21	Wed 10/02/21	Tue 12/01/21	Wed 10/02/21	0 days	515	533		[Gantt Chart]																							
517	517	5.19.5.5	BR - scum removal systems, C11, EQT021, EQT022	150 days	Mon 14/09/20	Wed 10/02/21	Mon 14/09/20	Wed 10/02/21	Mon 14/09/20	Wed 10/02/21	0 days				[Gantt Chart]																							
518	518	5.19.5.5.1	Submission for acceptance of purchasing package	60 days	Mon 14/09/20	Thu 12/11/20	Mon 14/09/20	Thu 12/11/20	Mon 14/09/20	Thu 12/11/20	0 days		519		[Gantt Chart]																							
519	519	5.19.5.5.2	Invitation of quotations for purchasing package	60 days	Fri 13/11/20	Mon 11/01/21	Fri 13/11/20	Mon 11/01/21	Fri 13/11/20	Mon 11/01/21	0 days	518	520		[Gantt Chart]																							
520	520	5.19.5.5.3	Acceptance of conforming quotation (Completed)	30 days	Tue 12/01/21	Wed 10/02/21	Tue 12/01/21	Wed 10/02/21	Tue 12/01/21	Wed 10/02/21	0 days	519	533		[Gantt Chart]																							
521	521	5.19.5.6	BR - aeration blowers (Marking Scheme Approach), EQT039	180 days	Mon 14/09/20	Fri 12/03/21	Mon 14/09/20	Fri 12/03/21	Mon 14/09/20	Fri 12/03/21	0 days				[Gantt Chart]																							
522	522	5.19.5.6.1	Submission for acceptance of purchasing package including proposed marking scheme	90 days	Mon 14/09/20	Sat 12/12/20	Mon 14/09/20	Sat 12/12/20	Mon 14/09/20	Sat 12/12/20	0 days		523		[Gantt Chart]																							
523	523	5.19.5.6.2	Invitation of quotations for purchasing package	60 days	Sun 13/12/20	Wed 10/02/21	Sun 13/12/20	Wed 10/02/21	Sun 13/12/20	Wed 10/02/21	0 days	522	524		[Gantt Chart]																							
524	524	5.19.5.6.3	Acceptance of conforming quotation (Completed)	30 days	Thu 11/02/21	Fri 12/03/21	Thu 11/02/21	Fri 12/03/21	Thu 11/02/21	Fri 12/03/21	0 days																											

ID	D	WBS	Task Name	Duration between Task Start and Finish	Start	Finish	Early Start	Early Finish	Late Start	Late Finish	Free Slack	Predecessors	Successors	Resource Names
585	585.5.19.8.3.3.1		Installation of submersible mixers (x16), EQT020	90 days	Fri 24/03/23	Wed 21/06/23	Fri 24/03/23	Wed 21/06/23	Sat 09/09/23	Thu 07/12/23	162 days	583,547	596	ME - B x 4~6 men
586	585.5.19.8.3.3.1		Installation of mixed liquor return pumps (x6), EQT008	30 days	Fri 24/02/23	Sat 25/03/23	Fri 24/02/23	Sat 25/03/23	Sun 24/09/23	Mon 23/10/23	0 days	550	587	ME - A x 4~6 men
587	585.5.19.8.3.3.1		Installation of scum removal systems (x2), EQT022	45 days	Sun 26/03/23	Tue 09/05/23	Sun 26/03/23	Tue 09/05/23	Tue 24/10/23	Thu 07/12/23	205 days	586,553	596	ME - B x 4~6 men
588	585.5.19.8.3.3.1		Installation of aeration blowers (x4), EQT039	45 days	Mon 31/07/23	Wed 13/09/23	Mon 31/07/23	Wed 13/09/23	Tue 24/10/23	Thu 07/12/23	78 days	584,556	596	ME - D x 2~4 men
589	585.5.19.8.3.3.1		Installation of Instrumentations, EQT035-2	60 days	Mon 24/07/23	Thu 21/09/23	Mon 24/07/23	Thu 21/09/23	Mon 09/10/23	Thu 07/12/23	70 days	582,559	596	ME - D x 2~4 men
590	590.5.19.8.3.3.1		Site Acceptance Tests - mechanical aspects including alignment an	180 days	Thu 25/05/23	Mon 20/11/23	Thu 25/05/23	Mon 20/11/23	Sun 11/06/23	Thu 07/12/23	10 days	581	596	ME - D x 2~4 men
591	591.5.19.8.3.4		Electrical Installations for E&M Equip at BR 2A & 2B	280 days	Fri 24/02/23	Thu 30/11/23	Fri 24/02/23	Thu 30/11/23	Mon 27/03/23	Sat 06/01/24	0 days	570	596	
592	592.5.19.8.3.4.1		Installation of cable trays and cable containments	120 days	Fri 24/02/23	Fri 23/06/23	Fri 24/02/23	Fri 23/06/23	Mon 27/03/23	Mon 24/07/23	0 days	570	593	EE - A x 4~6 men
593	593.5.19.8.3.4.1		Cables laying and terminations	100 days	Sat 24/06/23	Sun 01/10/23	Sat 24/06/23	Sun 01/10/23	Tue 25/07/23	Wed 01/11/23	0 days	592	595,768	EE - C x 4~6 men
594	594.5.19.8.3.4.1		Energisation of LV Switchboards, BR2	1 day	Mon 31/07/23	Mon 31/07/23	Mon 31/07/23	Mon 31/07/23	Thu 07/12/23	Thu 07/12/23	122 days	571FF+30 d:596		LV - A x 4~6 men
595	595.5.19.8.3.4.1		Site Acceptance Tests - Electrical aspects including voltage and cur	60 days	Mon 02/10/23	Thu 30/11/23	Mon 02/10/23	Thu 30/11/23	Wed 08/11/23	Sat 06/01/24	32 days	593	355	LV - A x 4~6 men
596	596.5.19.8.3.5		Site Acceptance Test for E&M Equip at BR 2A & 2B	30 edays	Thu 30/11/23	Sat 30/12/23	Thu 30/11/23	Sat 30/12/23	Fri 08/12/23	Sun 07/01/24	0.63 edays	580,585,587,597		
597	597.5.19.8.3.6		System Commissioning for E&M Equip at BR 2A & 2B	30 days	Sun 31/12/23	Mon 29/01/24	Sun 31/12/23	Mon 29/01/24	Sun 07/01/24	Mon 05/02/24	0 days	596,770	598	
598	598.5.19.8.3.7		Risk Allowances for Completion of Processing Plant at BR 2A & 2B	7 edays	Mon 29/01/24	Mon 05/02/24	Mon 29/01/24	Mon 05/02/24	Tue 06/02/24	Tue 13/02/24	2.63 edays	597	1278	
599	599.5.19.8.3.8		Building Services Installations for BR 2A & 2B	195 days	Thu 25/05/23	Tue 05/12/23	Thu 25/05/23	Tue 05/12/23	Tue 06/06/23	Mon 01/04/24	12 days	570FS+90 et		
600	600.5.19.8.3.8.1		Lighting and Power Distribution System, BR2	150 days	Thu 25/05/23	Sat 21/10/23	Thu 25/05/23	Sat 21/10/23	Wed 20/09/23	Fri 16/02/24	0 days	535	605	BS - A x 4~6 men
601	601.5.19.8.3.8.1		Plumbing Installation, BR2	120 days	Thu 25/05/23	Thu 21/09/23	Thu 25/05/23	Thu 21/09/23	Tue 06/06/23	Tue 03/10/23	10 days	1249	1251,605	Pb - A x 4~6 men
602	602.5.19.8.3.8.1		CCTV Installation (7 indoor + 2 outdoor Cameras), BR2	60 days	Sat 24/06/23	Tue 22/08/23	Sat 24/06/23	Tue 22/08/23	Tue 19/12/23	Fri 16/02/24	20 days	570FS+120 d:605,1281		BS - B x 4~6 men
603	603.5.19.8.3.8.1		Fire Services Installation, BR2	120 days	Thu 25/05/23	Thu 21/09/23	Thu 25/05/23	Thu 21/09/23	Tue 13/06/23	Tue 10/10/23	15 days		1202,1214,1215,605	FS - B x 4~6 men
604	604.5.19.8.3.8.1		Lightning Protection System, BR2	60 days	Thu 25/05/23	Sun 23/07/23	Thu 25/05/23	Sun 23/07/23	Fri 02/02/24	Mon 01/04/24	253 days	499FF		BS - C x 2~4 men
605	605.5.19.8.3.8.1		Testing and Commissioning of Building Services Installations, BR2	45 days	Sun 22/10/23	Tue 05/12/23	Sun 22/10/23	Tue 05/12/23	Sat 17/02/24	Mon 01/04/24	118 days	600,601,607:499FF		BS - C x 2~4 men
606	606.5.20		Membrane Facilities Building, Portion B-5 (PS 6B.2.4)	1320 days	Fri 21/08/20	Mon 01/04/24	Fri 21/08/20	Mon 01/04/24	Fri 21/08/20	Mon 01/04/24	0 days			
607	607.5.20.1		Planned Key Date Completion Date - KD1A, MFB No. 2	0 days	Fri 30/10/20	Fri 30/10/20	Fri 30/10/20	Fri 30/10/20	Fri 30/10/20	Fri 30/10/20	0 days	653FF,654FF		
608	608.5.20.2		Planned Key Date Completion Date - KD1B, MFB No. 2	0 days	Tue 01/06/21	Tue 01/06/21	Tue 01/06/21	Tue 01/06/21	Tue 01/06/21	Tue 01/06/21	0 days	655FF		
609	609.5.20.3		Planned Sectional Completion Date - Section 1, MFB No. 2	0 days	Mon 12/07/21	Mon 12/07/21	Mon 12/07/21	Mon 12/07/21	Mon 12/07/21	Mon 12/07/21	0 days	656FF,657FF		
610	610.5.20.4		Planned Sectional Completion Date - Section 2, MFB No. 2	0 days	Mon 01/04/24	Mon 01/04/24	Mon 01/04/24	Mon 01/04/24	Mon 01/04/24	Mon 01/04/24	0 days			
611	611.5.20.5		Selection of Suppliers for major plant and materials for MFB	224 days	Tue 01/09/20	Mon 12/04/21	Tue 01/09/20	Mon 12/04/21	Tue 01/09/20	Tue 15/06/21	64 days			
612	612.5.20.5.1		MFS - hollow fibre membrane modules (Marking Scheme Approach), ref. EQT023	150 days	Tue 01/09/20	Thu 28/01/21	Tue 01/09/20	Thu 28/01/21	Tue 01/09/20	Thu 28/01/21	0 days			
613	613.5.20.5.1.1		Submission for acceptance of purchasing package including proposed marking scheme	60 days	Tue 01/09/20	Fri 30/10/20	Tue 01/09/20	Fri 30/10/20	Tue 01/09/20	Fri 30/10/20	0 days		614	
614	614.5.20.5.1.2		Invitation of quotations for purchasing package	60 days	Sat 31/10/20	Tue 29/12/20	Sat 31/10/20	Tue 29/12/20	Sat 31/10/20	Tue 29/12/20	0 days	613	615	
615	615.5.20.5.1.3		Acceptance of conforming quotation (Completed)	30 days	Wed 30/12/20	Thu 28/01/21	Wed 30/12/20	Thu 28/01/21	Wed 30/12/20	Thu 28/01/21	0 days	614	616	
616	616.5.20.5.2		MFS - air scour blowers, C11, ref. EQT040	150 days	Tue 01/09/20	Thu 28/01/21	Tue 01/09/20	Thu 28/01/21	Tue 01/09/20	Thu 28/01/21	0 days		618	
617	617.5.20.5.2.1		Submission for acceptance of purchasing package	60 days	Tue 01/09/20	Fri 30/10/20	Tue 01/09/20	Fri 30/10/20	Tue 01/09/20	Fri 30/10/20	0 days		617	619
618	618.5.20.5.2.2		Invitation of quotations for purchasing package	60 days	Sat 31/10/20	Tue 29/12/20	Sat 31/10/20	Tue 29/12/20	Sat 31/10/20	Tue 29/12/20	0 days	617	619	
619	619.5.20.5.2.3		Acceptance of conforming quotation (Completed)	30 days	Wed 30/12/20	Thu 28/01/21	Wed 30/12/20	Thu 28/01/21	Wed 30/12/20	Thu 28/01/21	0 days	618	619	
620	620.5.20.5.3		MFS - permeate pumps, C11, ref. EQT024	180 days	Tue 01/09/20	Sat 27/02/21	Tue 01/09/20	Sat 27/02/21	Tue 01/09/20	Sat 27/02/21	0 days		622	
621	621.5.20.5.3.1		Submission for acceptance of purchasing package	90 days	Tue 01/09/20	Sun 29/11/20	Tue 01/09/20	Sun 29/11/20	Tue 01/09/20	Sun 29/11/20	0 days		622	623
622	622.5.20.5.3.2		Invitation of quotations for purchasing package	60 days	Mon 30/11/20	Thu 28/01/21	Mon 30/11/20	Thu 28/01/21	Mon 30/11/20	Thu 28/01/21	0 days	621	623	
623	623.5.20.5.3.3		Acceptance of conforming quotation (Completed)	30 days	Fri 29/01/21	Sat 27/02/21	Fri 29/01/21	Sat 27/02/21	Fri 29/01/21	Sat 27/02/21	0 days	622	626	
624	624.5.20.5.4		MFS - compressed air system, C11, ref. EQT029	120 days	Tue 15/09/20	Tue 12/01/21	Tue 15/09/20	Tue 12/01/21	Tue 15/09/20	Tue 12/01/21	0 days		626	
625	625.5.20.5.4.1		Submission for acceptance of purchasing package	60 days	Tue 15/09/20	Fri 13/11/20	Tue 15/09/20	Fri 13/11/20	Tue 15/09/20	Fri 13/11/20	0 days		625	627
626	626.5.20.5.4.2		Invitation of quotations for purchasing package	30 days	Sat 14/11/20	Sun 13/12/20	Sat 14/11/20	Sun 13/12/20	Sat 14/11/20	Sun 13/12/20	0 days	625	627	
627	627.5.20.5.4.3		Acceptance of conforming quotation (Completed)	30 days	Mon 14/12/20	Tue 12/01/21	Mon 14/12/20	Tue 12/01/21	Mon 14/12/20	Tue 12/01/21	0 days	626	627	
628	628.5.20.5.5		MFS - chemical storage tanks, C11, ref. EQT025	120 days	Thu 01/10/20	Thu 28/01/21	Thu 01/10/20	Thu 28/01/21	Thu 01/10/20	Thu 28/01/21	0 days		630	
629	629.5.20.5.5.1		Submission for acceptance of purchasing package	60 days	Thu 01/10/20	Sun 29/11/20	Thu 01/10/20	Sun 29/11/20	Thu 01/10/20	Sun 29/11/20	0 days		629	631
630	630.5.20.5.5.2		Invitation of quotations for purchasing package	30 days	Mon 30/11/20	Tue 29/12/20	Mon 30/11/20	Tue 29/12/20	Mon 30/11/20	Tue 29/12/20	0 days	629	631	
631	631.5.20.5.5.3		Acceptance of conforming quotation (Completed)	30 days	Wed 30/12/20	Thu 28/01/21	Wed 30/12/20	Thu 28/01/21	Wed 30/12/20	Thu 28/01/21	0 days	630	631	
632	632.5.20.5.6		MFS - chemical dosing pumps, C11, ref. EQT026	120 days	Thu 01/10/20	Thu 28/01/21	Thu 01/10/20	Thu 28/01/21	Thu 01/10/20	Thu 28/01/21	0 days		634	
633	633.5.20.5.6.1		Submission for acceptance of purchasing package	60 days	Thu 01/10/20	Sun 29/11/20	Thu 01/10/20	Sun 29/11/20	Thu 01/10/20	Sun 29/11/20	0 days	2,30	634	635
634	634.5.20.5.6.2		Invitation of quotations for purchasing package	30 days	Mon 30/11/20	Tue 29/12/20	Mon 30/11/20	Tue 29/12/20	Mon 30/11/20	Tue 29/12/20	0 days	633	635	
635	635.5.20.5.6.3		Acceptance of conforming quotation (Completed)	30 days	Wed 30/12/20	Thu 28/01/21	Wed 30/12/20	Thu 28/01/21	Wed 30/12/20	Thu 28/01/21	0 days	634	635	
636	636.5.20.5.7		MFS - return activated sludge pumps (Marking Scheme Approach), ref. EQT010	180 days	Thu 01/10/20	Mon 29/03/21	Thu 01/10/20	Mon 29/03/21	Thu 01/10/20	Mon 29/03/21	0 days		638	
637	637.5.20.5.7.1		Submission for acceptance of purchasing package	90 days	Thu 01/10/20	Tue 29/12/20	Thu 01/10/20	Tue 29/12/20	Thu 01/10/20	Tue 29/12/20	0 days		637	639
638	638.5.20.5.7.2		Invitation of quotations for purchasing package	60 days	Wed 30/12/20	Sat 27/02/21	Wed 30/12/20	Sat 27/02/21	Wed 30/12/20	Sat 27/02/21	0 days	637	639	
639	639.5.20.5.7.3		Acceptance of conforming quotation (Completed)	30 days	Sun 28/02/21	Mon 29/03/21	Sun 28/02/21	Mon 29/03/21	Sun 28/02/21	Mon 29/03/21	0 days	638	639	
640	640.5.20.5.8		MFS - membrane tank drain pumps, C11, ref. EQT009	180 days	Tue 15/09/20	Sat 13/03/21	Tue 15/09/20	Sat 13/03/21	Tue 15/09/20	Sat 13/03/21	0 days		642	
641	641.5.20.5.8.1		Submission for acceptance of purchasing package	90 days	Tue 15/09/20	Sun 13/12/20	Tue 15/09/20	Sun 13/12/20	Tue 15/09/20	Sun 13/12/20	0 days		642	



Bestwise Project DE/2018/04 Date: 30/11/21

Task Milestone Summary Project Summary Manual Summary Milestone (Actual) Summary

Legend: Task (solid grey), Milestone (diamond), Project Summary (solid grey), Manual Summary (solid grey), Milestone (Actual) (star), Milestone (Tentative) (circle), Summary (solid grey), Manual Summary (solid grey), Milestone (Actual) (star), Summary (solid grey)

Proposed Work Programme for DE/2018/04
Shek Wu Hui Effluent Polishing Plant - Main Works Stage 1 E&M Works for Sewage Treatment Facilities




ID	WBS	Task Name	Duration between Task Start and Finish	Start	Finish	Early Start	Early Finish	Late Start	Late Finish	Free Slack	Predecessors	Successors	Resource Names	2020		2021		2022		2023		2024	
														Half 1, 2020	Half 2, 2020	Half 1, 2021	Half 2, 2021	Half 1, 2022	Half 2, 2022	Half 1, 2023	Half 2, 2023	Half 1, 2024	Half 2, 2024
642	642.5.20.5.8.2	Invitation of quotations for purchasing package	60 days	Mon 14/12/20	Thu 11/02/21	Mon 14/12/20	Thu 11/02/21	Mon 14/12/20	Thu 11/02/21	0 days	641	643											
643	643.5.20.5.8.3	Acceptance of conforming quotation (Completed)	30 days	Fri 12/02/21	Sat 13/03/21	Fri 12/02/21	Sat 13/03/21	Fri 12/02/21	Sat 13/03/21	0 days	642	656											
644	644.5.20.5.9	Plant Service Water System - booster pumps, C11, ref. EQT030	180 days	Thu 15/10/20	Mon 12/04/21	Thu 15/10/20	Mon 12/04/21	Thu 15/10/20	Mon 12/04/21	0 days													
645	645.5.20.5.9.1	Submission for acceptance of purchasing package	90 days	Thu 15/10/20	Tue 12/01/21	Thu 15/10/20	Tue 12/01/21	Thu 15/10/20	Tue 12/01/21	0 days		646											
646	646.5.20.5.9.2	Invitation of quotations for purchasing package	60 days	Wed 13/01/21	Sat 13/03/21	Wed 13/01/21	Sat 13/03/21	Wed 13/01/21	Sat 13/03/21	0 days	645	647											
647	647.5.20.5.9.3	Acceptance of conforming quotation (Completed)	30 days	Sun 14/03/21	Mon 12/04/21	Sun 14/03/21	Mon 12/04/21	Sun 14/03/21	Mon 12/04/21	0 days	646	656											
648	648.5.20.5.10	Plant Service Water System - hydro-pneumatic pressure tanks, C11, ref. EQT030	120 days	Thu 01/10/20	Thu 28/01/21	Thu 01/10/20	Thu 28/01/21	Thu 01/10/20	Tue 15/06/21	138 days													
649	649.5.20.5.10.1	Submission for acceptance of purchasing package	60 days	Thu 01/10/20	Sun 29/11/20	Thu 01/10/20	Sun 29/11/20	Thu 01/10/20	Fri 16/04/21	0 days	650	651											
650	650.5.20.5.10.2	Invitation of quotations for purchasing package	30 days	Mon 30/11/20	Tue 29/12/20	Mon 30/11/20	Tue 29/12/20	Sat 17/04/21	Sun 16/05/21	0 days	649	651											
651	651.5.20.5.10.3	Acceptance of conforming quotation	30 days	Wed 30/12/20	Thu 28/01/21	Wed 30/12/20	Thu 28/01/21	Mon 17/05/21	Tue 15/06/21	74 days	650	656											
652	652.5.20.6	Design Submissions for MFB No. 2	572 days	Fri 21/08/20	Tue 15/03/22	Fri 21/08/20	Tue 15/03/22	Fri 21/08/20	Tue 15/03/22	0 days													
653	653.5.20.6.1	Electrical schematic drawings for MFB No. 2	60 days	Fri 21/08/20	Mon 19/10/20	Fri 21/08/20	Mon 19/10/20	Fri 21/08/20	Mon 19/10/20	0 days		607FF											
654	654.5.20.6.2	CDS080-4 - Civil and dimensional requirements drawings for MFB no. 2 up to +	30 days	Tue 01/09/20	Wed 30/09/20	Tue 01/09/20	Wed 30/09/20	Tue 01/09/20	Wed 30/09/20	0 days		607FF											
655	655.5.20.6.3	CDS081-4 - Civil and dimensional requirements drawings for MFB No. 2	210 days	Fri 28/08/20	Thu 25/03/21	Fri 28/08/20	Thu 25/03/21	Fri 28/08/20	Thu 25/03/21	0 days		608FF											
656	656.5.20.6.4	CDS005 - Detailed Design for Membrane Filtration System, Pumps and	80 edays	Mon 12/04/21	Thu 01/07/21	Mon 12/04/21	Thu 01/07/21	Mon 12/04/21	Mon 12/07/21	0.63 edays	615,623,635,665,669,672,675,684,687												
657	657.5.20.6.5	CDS024 - Detailed Design for Electrical Installations for MFB No. 2	159.38 edays	Thu 07/10/21	Tue 15/03/22	Thu 07/10/21	Tue 15/03/22	Thu 07/10/21	Tue 15/03/22	0 edays	75,85,81,89,76,704,710,609FF												
658	658.5.20.6.6	CDS008 - Detailed Design for Membrane Filtration System, Air Blowers,	100 edays	Mon 01/03/21	Wed 09/06/21	Mon 01/03/21	Wed 09/06/21	Mon 01/03/21	Mon 12/07/21	0.63 edays	619,627,631,678,681,609FF												
659	659.5.20.6.7	CDS034-4 - Detailed Design for Electrical Installations BS at MFB No. 2	100 edays	Fri 12/03/21	Sun 20/06/21	Fri 12/03/21	Sun 20/06/21	Fri 12/03/21	Mon 12/07/21	22.38 edays	140	775,609FF											
660	660.5.20.6.8	CDS025-4 - Detailed Design for LV Switchboards for Membrane Filtratic	60 edays	Mon 03/05/21	Fri 02/07/21	Mon 03/05/21	Fri 02/07/21	Mon 03/05/21	Mon 12/07/21	0.63 edays	71	696,609FF											
661	661.5.20.6.9	CDS026-2 - Detailed Design for HV Switchboards for MFB No. 2	60 edays	Sun 18/04/21	Thu 17/06/21	Sun 18/04/21	Thu 17/06/21	Sun 18/04/21	Mon 12/07/21	0.63 edays	67	609FF,700											
662	662.5.20.6.10	CDS050-4 - Detailed Design for Lifting Appliances - MFB No. 2	150 edays	Thu 15/10/20	Sun 14/03/21	Thu 15/10/20	Sun 14/03/21	Thu 15/10/20	Sun 14/03/21	0 edays	120	690,609FF											
663	663.5.20.7	Manufacturing and Delivery of Plant & Materials	652 days	Sun 14/03/21	Sun 25/12/22	Sun 14/03/21	Sun 25/12/22	Fri 02/07/21	Thu 24/08/23	242 days													
664	664.5.20.7.1	Hollow Fibre Membrane Modules, EQT023	385 days	Fri 02/07/21	Thu 21/07/22	Fri 02/07/21	Thu 21/07/22	Fri 02/07/21	Sat 28/01/23	191 days													
665	665.5.20.7.1.1	MFS - Manufacturing of Plant	300 days	Fri 02/07/21	Wed 27/04/22	Fri 02/07/21	Wed 27/04/22	Fri 02/07/21	Fri 04/11/22	0 days	656	666											
666	666.5.20.7.1.2	MFS - Factory Acceptance Test of Plant (to be witnessed by PM)	40 days	Thu 28/04/22	Mon 06/06/22	Thu 28/04/22	Mon 06/06/22	Sat 05/11/22	Wed 14/12/22	0 days	665	667											
667	667.5.20.7.1.3	MFS - Shipping and Delivery of Plant to site	45 days	Tue 07/06/22	Thu 21/07/22	Tue 07/06/22	Thu 21/07/22	Thu 15/12/22	Sat 28/01/23	0 days	666	725											
668	668.5.20.7.2	Air Scour Blowers, EQT040	396 days	Fri 02/07/21	Mon 01/08/22	Fri 02/07/21	Mon 01/08/22	Tue 17/05/22	Sat 25/02/23	208 days													
669	669.5.20.7.2.1	Manufacturing and Factory Acceptance Test of Plant	240 days	Fri 02/07/21	Sat 26/02/22	Fri 02/07/21	Sat 26/02/22	Tue 17/05/22	Wed 11/01/23	111 days	656	670											
670	670.5.20.7.2.2	Shipping and Delivery of Plant to site	45 days	Sat 18/06/22	Mon 01/08/22	Sat 18/06/22	Mon 01/08/22	Thu 12/01/23	Sat 25/02/23	0 days	669,737SS-6726												
671	671.5.20.7.3	Permeate Pump, EQT024	285 days	Fri 02/07/21	Tue 12/04/22	Fri 02/07/21	Tue 12/04/22	Mon 15/08/22	Fri 26/05/23	409 days													
672	672.5.20.7.3.1	Manufacturing and Factory Acceptance Test of Plant	240 days	Fri 02/07/21	Sat 26/02/22	Fri 02/07/21	Sat 26/02/22	Mon 15/08/22	Tue 11/04/23	0 days	656	673											
673	673.5.20.7.3.2	Shipping and Delivery of Plant to site	45 days	Sun 27/02/22	Tue 12/04/22	Sun 27/02/22	Tue 12/04/22	Wed 12/04/23	Fri 26/05/23	201 days	672	727											
674	674.5.20.7.4	Compressed Air System, EQT029	396 days	Fri 02/07/21	Mon 01/08/22	Fri 02/07/21	Mon 01/08/22	Thu 16/06/22	Sat 25/02/23	208 days													
675	675.5.20.7.4.1	Manufacturing and Factory Acceptance Test of Plant	210 days	Fri 02/07/21	Thu 27/01/22	Fri 02/07/21	Thu 27/01/22	Thu 16/06/22	Wed 11/01/23	141 days	656	676											
676	676.5.20.7.4.2	Shipping and Delivery of Plant to site	45 days	Sat 18/06/22	Mon 01/08/22	Sat 18/06/22	Mon 01/08/22	Thu 12/01/23	Sat 25/02/23	0 days	675,737SS-6726												
677	677.5.20.7.5	Chemical Storage Tanks, EQT025	225 days	Thu 10/06/21	Thu 20/01/22	Thu 10/06/21	Thu 20/01/22	Mon 18/07/22	Mon 27/02/23	403 days													
678	678.5.20.7.5.1	Manufacturing and Factory Acceptance Test of Plant	180 days	Thu 10/06/21	Mon 06/12/21	Thu 10/06/21	Mon 06/12/21	Mon 18/07/22	Fri 13/01/23	0 days	658	679											
679	679.5.20.7.5.2	Shipping and Delivery of Plant to site	45 days	Tue 07/12/21	Thu 20/01/22	Tue 07/12/21	Thu 20/01/22	Sat 14/01/23	Mon 27/02/23	104 days	678	731											
680	680.5.20.7.6	Chemical Dosing Pumps, EQT026	225 days	Thu 10/06/21	Thu 20/01/22	Thu 10/06/21	Thu 20/01/22	Mon 18/07/22	Mon 27/02/23	403 days													
681	681.5.20.7.6.1	Manufacturing and Factory Acceptance Test of Plant	180 days	Thu 10/06/21	Mon 06/12/21	Thu 10/06/21	Mon 06/12/21	Mon 18/07/22	Fri 13/01/23	0 days	658	682											
682	682.5.20.7.6.2	Shipping and Delivery of Plant to site	45 days	Tue 07/12/21	Thu 20/01/22	Tue 07/12/21	Thu 20/01/22	Sat 14/01/23	Mon 27/02/23	104 days	681	732											
683	683.5.20.7.7	Stoplogs and Penstocks, EQT013	396 days	Fri 02/07/21	Mon 01/08/22	Fri 02/07/21	Mon 01/08/22	Tue 17/05/22	Sat 25/02/23	208 days													
684	684.5.20.7.7.1	Manufacturing and Factory Acceptance Test of Plant	240 days	Fri 02/07/21	Sat 26/02/22	Fri 02/07/21	Sat 26/02/22	Tue 17/05/22	Wed 11/01/23	111 days	656	685											
685	685.5.20.7.7.2	Shipping and Delivery of Plant to site	45 days	Sat 18/06/22	Mon 01/08/22	Sat 18/06/22	Mon 01/08/22	Thu 12/01/23	Sat 25/02/23	0 days	684,737SS-6724												
686	686.5.20.7.8	Pipework, Valves and Electric Actuators, EQT036 (Rev. 11)	285 days	Mon 14/02/22	Fri 25/11/22	Mon 14/02/22	Fri 25/11/22	Sun 13/11/22	Thu 24/08/23	272 days	56,63												
687	687.5.20.7.8.1	Manufacturing and Factory Acceptance Test of Plant	240 days	Mon 14/02/22	Tue 11/10/22	Mon 14/02/22	Tue 11/10/22	Sun 13/11/22	Mon 10/07/23	0 days	656	688											
688	688.5.20.7.8.2	Shipping and Delivery of Plant to site	45 days	Wed 12/10/22	Fri 25/11/22	Wed 12/10/22	Fri 25/11/22	Tue 11/07/23	Thu 24/08/23	64 days	687	730											
689	689.5.20.7.9	Lifting Appliances	356 days	Sun 14/03/21	Fri 04/03/22	Sun 14/03/21	Fri 04/03/22	Sat 15/01/22	Mon 26/09/22	206 days													
690	690.5.20.7.9.1	Manufacturing and Factory Acceptance Test of Plant	210 days	Sun 14/03/21	Sat 09/10/21	Sun 14/03/21	Sat 09/10/21	Sat 15/01/22	Fri 12/08/22	101 days	662	691											
691	691.5.20.7.9.2	Shipping and Delivery of Plant to site																					

Proposed Work Programme for DE/2018/04
Shek Wu Hui Effluent Polishing Plant - Main Works Stage 1 E&M Works for Sewage Treatment Facilities



Table with columns: ID, WBS, Task Name, Duration between Task Start and Finish, Start, Finish, Early Start, Early Finish, Late Start, Late Finish, Free Slack, Predecessors, Successors, Resource Names. Includes a Gantt chart on the right showing project progress from 2020 to 2024.

Legend for Gantt chart symbols: Task (grey bar), Milestone (diamond), Project Summary (line), Milestone (Actual) (star), Milestone, Tentative (circle with dot), Summary (line), Manual Summary (line), Critical (thick line), Critical Split (line with split), Manual Progress (dotted line), Milestone (Actual) (star), Progress (thick line), Slack (Float) (line), Slack (thick line).

ID	WBS	Task Name	Duration between Task Start and Finish	Start	Finish	Early Start	Early Finish	Late Start	Late Finish	Free Slack	Predecessors	Successors	Resource Names	Gantt Chart (2020-2024)																						
														2020	Half 1, 2020		Half 2, 2020		2021	Half 1, 2021		Half 2, 2021		2022	Half 1, 2022		Half 2, 2022		2023	Half 1, 2023		Half 2, 2023		2024	Half 1, 2024	
874	874.5.22.7.3.6.	Lighting and Power Distribution System, Temp. Chem	90 days	Fri 20/05/22	Wed 17/08/22	Fri 20/05/22	Wed 17/08/22	Wed 29/03/23	Mon 26/06/23	0 days	865	878,875	BS - A x 4~6 men	[Gantt Chart Data]																						
875	875.5.22.7.3.6.	Fire Services Installation, DG Stores, Temp. Chem	90 days	Thu 18/08/22	Tue 15/11/22	Thu 18/08/22	Tue 15/11/22	Tue 27/06/23	Sun 24/09/23	0 days	874	1214,1215,878,876	FS - A x 4~6 men	[Gantt Chart Data]																						
876	876.5.22.7.3.6.	Lightning Protection System, Temp. Chem	30 days	Wed 16/11/22	Thu 15/12/22	Wed 16/11/22	Thu 15/12/22	Mon 25/09/23	Tue 24/10/23	0 days	875	877	EE - D x 4~6 men	[Gantt Chart Data]																						
877	877.5.22.7.3.6.	Mechanical Ventilation System, Temp. Chem	14 days	Fri 16/12/22	Thu 29/12/22	Fri 16/12/22	Thu 29/12/22	Wed 25/10/23	Tue 07/11/23	0 days	876	878	MVAC - A x 4~6 men	[Gantt Chart Data]																						
878	878.5.22.7.3.6.	Testing and Commissioning of Building Services Installations, Temp. Chem	90 days	Fri 30/12/22	Wed 29/03/23	Fri 30/12/22	Wed 29/03/23	Wed 08/11/23	Mon 05/02/24	0 days	874,875,877,871FF		BS - C x 2~4 men	[Gantt Chart Data]																						
879	879.5.23	Emergency Generator House, Portion B7 & B-7B (PS 6B.6.6)	1279 days	Thu 01/10/20	Mon 01/04/24	Thu 01/10/20	Mon 01/04/24	Thu 01/10/20	Mon 01/04/24	0 days				[Gantt Chart Data]																						
880	880.5.23.1	Planned Key Date Completion Date - KD1B, Emergency Generator House	0 days	Tue 01/06/21	Tue 01/06/21	Tue 01/06/21	Tue 01/06/21	Tue 01/06/21	Tue 01/06/21	0 days	884FF			[Gantt Chart Data]																						
881	881.5.23.2	Planned Sectional Completion Date - Section 1, Emergency Generator House	0 days	Mon 12/07/21	Mon 12/07/21	Mon 12/07/21	Mon 12/07/21	Mon 12/07/21	Mon 12/07/21	0 days	885FF,886FF			[Gantt Chart Data]																						
882	882.5.23.3	Planned Sectional Completion Date - Section 2, Emergency Generator House	0 days	Mon 01/04/24	Mon 01/04/24	Mon 01/04/24	Mon 01/04/24	Mon 01/04/24	Mon 01/04/24	0 days	899FF			[Gantt Chart Data]																						
883	883.5.23.4	Design Submissions for Emergency Generator Set	252 days	Thu 01/10/20	Thu 10/06/21	Thu 01/10/20	Thu 10/06/21	Thu 01/10/20	Mon 12/07/21	33 days				[Gantt Chart Data]																						
884	884.5.23.4.1	CDS081-10 - Civil and dimensional requirements drawings for Emergency Generator Set	90 days	Fri 01/01/21	Wed 31/03/21	Fri 01/01/21	Wed 31/03/21	Fri 01/01/21	Wed 31/03/21	0 days		880FF		[Gantt Chart Data]																						
885	885.5.23.4.2	CDS061 - Detailed Design for Emergency Generator Set	150 edays	Thu 01/10/20	Sun 28/02/21	Thu 01/10/20	Sun 28/02/21	Thu 01/10/20	Mon 12/07/21	134.38 edays		881FF		[Gantt Chart Data]																						
886	886.5.23.4.3	CDS034-6 - Detailed Design for Electrical Installations BS at Emergency Generator House	90 edays	Fri 12/03/21	Thu 10/06/21	Fri 12/03/21	Thu 10/06/21	Fri 12/03/21	Mon 12/07/21	0 edays	140	888,893,881FF		[Gantt Chart Data]																						
887	887.5.23.5	Manufacturing and Delivery of Plant & Materials	285 days	Thu 10/06/21	Mon 21/03/22	Thu 10/06/21	Mon 21/03/22	Thu 16/02/23	Mon 27/11/23	616 days				[Gantt Chart Data]																						
888	888.5.23.5.1	Manufacturing and Factory Acceptance Test of Plant	240 days	Thu 10/06/21	Fri 04/02/22	Thu 10/06/21	Fri 04/02/22	Thu 16/02/23	Fri 13/10/23	0 days	886	889		[Gantt Chart Data]																						
889	889.5.23.5.2	Shipping and Delivery of Plant to Site	45 days	Sat 05/02/22	Mon 21/03/22	Sat 05/02/22	Mon 21/03/22	Sat 14/10/23	Mon 27/11/23	589 days	888,891FF-6894			[Gantt Chart Data]																						
890	890.5.23.6	Site Installation Work	826 days	Wed 01/12/21	Tue 05/03/24	Wed 01/12/21	Tue 05/03/24	Wed 01/12/21	Mon 01/04/24	27 days				[Gantt Chart Data]																						
891	891.5.23.6.1	Tentative Civil Handover Date, Emergency Generator House (Rev. 5)	1 day	Thu 19/05/22	Thu 19/05/22	Thu 19/05/22	Thu 19/05/22	Mon 18/09/23	Mon 18/09/23	1 day		868FF+50 days,889FF-60		[Gantt Chart Data]																						
892	892.5.23.6.2	Commencement of E&M Installation at Emergency Generator House	826 days	Wed 01/12/21	Tue 05/03/24	Wed 01/12/21	Tue 05/03/24	Wed 01/12/21	Mon 01/04/24	27 days				[Gantt Chart Data]																						
893	893.5.23.6.2.1	Application for EPD's Approval for Installation of Diesel Engine Generator	60 days	Wed 01/12/21	Sat 29/01/22	Wed 01/12/21	Sat 29/01/22	Wed 01/12/21	Mon 27/11/23	640 days	886	894		[Gantt Chart Data]																						
894	894.5.23.6.2.2	Installation and SAT of Emergency Power Generator and associated Building Services Installation at Emergency Generator House	60 days	Wed 01/11/23	Sat 30/12/23	Wed 01/11/23	Sat 30/12/23	Tue 28/11/23	Fri 26/01/24	0 days	893,889	896	GS - A x 4 men	[Gantt Chart Data]																						
895	895.5.23.6.2.3	Building Services Installation at Emergency Generator House	66 days	Sun 31/12/23	Tue 05/03/24	Sun 31/12/23	Tue 05/03/24	Sat 27/01/24	Mon 01/04/24	27 days				[Gantt Chart Data]																						
896	896.5.23.6.2.3.1	Fire Services Installation, GH	30 days	Sun 31/12/23	Mon 29/01/24	Sun 31/12/23	Mon 29/01/24	Sat 27/01/24	Sun 25/02/24	0 days	894	897	FS - A x 4~6 men	[Gantt Chart Data]																						
897	897.5.23.6.2.3.2	Mechanical Ventilation System, GH	14 days	Tue 30/01/24	Mon 12/02/24	Tue 30/01/24	Mon 12/02/24	Mon 26/02/24	Sun 10/03/24	0 days	896	898	MVAC - A x 4~6 men	[Gantt Chart Data]																						
898	898.5.23.6.2.3.3	Lightning Protection System, GH	15 days	Tue 13/02/24	Tue 27/02/24	Tue 13/02/24	Tue 27/02/24	Mon 11/03/24	Mon 25/03/24	0 days	897	899	EE - D x 4~6 men	[Gantt Chart Data]																						
899	899.5.23.6.2.3.4	Testing and Commissioning of Building Services Installation, GH	7 days	Wed 28/02/24	Tue 05/03/24	Wed 28/02/24	Tue 05/03/24	Tue 26/03/24	Mon 01/04/24	27 days	898	882FF	BS - A x 4~6 men	[Gantt Chart Data]																						
900	900.5.24	Deodorization System, DOU 1, Portion B7 & B-7B (PS 6B.2.6)	1583 days	Mon 02/12/19	Mon 01/04/24	Mon 02/12/19	Mon 01/04/24	Mon 02/12/19	Mon 01/04/24	0 days				[Gantt Chart Data]																						
901	901.5.24.1	Planned Key Date Completion Date - KD1B, DOU 1	0 days	Tue 01/06/21	Tue 01/06/21	Tue 01/06/21	Tue 01/06/21	Tue 01/06/21	Tue 01/06/21	0 days	914FF,915FF			[Gantt Chart Data]																						
902	902.5.24.2	Planned Sectional Completion Date - Section 1, DOU 1	0 days	Mon 12/07/21	Mon 12/07/21	Mon 12/07/21	Mon 12/07/21	Mon 12/07/21	Mon 12/07/21	0 days	916FF			[Gantt Chart Data]																						
903	903.5.24.3	Planned Sectional Completion Date - Section 2, DOU 1	0 days	Mon 01/04/24	Mon 01/04/24	Mon 01/04/24	Mon 01/04/24	Mon 01/04/24	Mon 01/04/24	0 days				[Gantt Chart Data]																						
904	904.5.24.4	Selection of Plant and Materials	485 days	Mon 02/12/19	Tue 30/03/21	Mon 02/12/19	Tue 30/03/21	Mon 02/12/19	Mon 28/06/21	90 days				[Gantt Chart Data]																						
905	905.5.24.4.1	DOU - biotrickling filter (DOU No. 1), C11, ref. EQ7001	194 days	Mon 02/12/19	Fri 12/06/20	Mon 02/12/19	Fri 12/06/20	Mon 02/12/19	Fri 12/06/20	0 days				[Gantt Chart Data]																						
906	906.5.24.4.1.1	Submission for acceptance of purchasing package	120 days	Mon 02/12/19	Mon 30/03/20	Mon 02/12/19	Mon 30/03/20	Mon 02/12/19	Mon 30/03/20	0 days		907		[Gantt Chart Data]																						
907	907.5.24.4.1.2	Invitation of quotations for purchasing package	60 days	Tue 31/03/20	Fri 29/05/20	Tue 31/03/20	Fri 29/05/20	Tue 31/03/20	Fri 29/05/20	0 days	906	908		[Gantt Chart Data]																						
908	908.5.24.4.1.3	Acceptance of conforming quotation (Completed)	14 days	Sat 30/05/20	Fri 12/06/20	Sat 30/05/20	Fri 12/06/20	Sat 30/05/20	Fri 12/06/20	0 days	907	916		[Gantt Chart Data]																						
909	909.5.24.4.2	DOU - FRP air ductwork, C11, EQ7047	120 days	Tue 01/12/20	Tue 30/03/21	Tue 01/12/20	Tue 30/03/21	Tue 01/12/20	Mon 28/06/21	90 days				[Gantt Chart Data]																						
910	910.5.24.4.2.1	Submission for acceptance of purchasing package	60 days	Tue 01/12/20	Fri 29/01/21	Tue 01/12/20	Fri 29/01/21	Tue 01/12/20	Thu 29/04/21	0 days		911		[Gantt Chart Data]																						
911	911.5.24.4.2.2	Invitation of quotations for purchasing package	30 days	Sat 30/01/21	Sun 28/02/21	Sat 30/01/21	Sun 28/02/21	Fri 30/04/21	Sat 29/05/21	0 days	910	912		[Gantt Chart Data]																						
912	912.5.24.4.2.3	Acceptance of conforming quotation	30 days	Mon 01/03/21	Tue 30/03/21	Mon 01/03/21	Tue 30/03/21	Sun 30/05/21	Mon 28/06/21	0 days	911	916		[Gantt Chart Data]																						
913	913.5.24.5	Design Submissions for DOU No. 1	359 days	Wed 15/07/20	Thu 08/07/21	Wed 15/07/20	Thu 08/07/21	Wed 15/07/20	Mon 12/07/21	4 days				[Gantt Chart Data]																						
914	914.5.24.5.1	Electrical schematic drawings for Deodorisation Systems	90 days	Wed 15/07/20	Mon 12/10/20	Wed 15/07/20	Mon 12/10/20	Wed 15/07/20	Mon 12/10/20	0 days		901FF		[Gantt Chart Data]																						
915	915.5.24.5.2	CDS081-7 - Civil and dimensional requirements drawings for DOU No. 1	70 days	Fri 28/08/20	Thu 05/11/20	Fri 28/08/20	Thu 05/11/20	Fri 28/08/20	Thu 05/11/20	0 days		901FF		[Gantt Chart Data]																						
916	916.5.24.5.3	CDS007-1 - Detailed Design for Deodorisation System, DOU No. 1	100 edays	Tue 30/03/21	Thu 08/07/21	Tue 30/03/21	Thu 08/07/21	Tue 30/03/21	Mon 12/07/21	0.63 edays	908,912	919,922,902FF		[Gantt Chart Data]																						
917	917.5.24.6	Manufacturing and Delivery of Plant & Materials	299 days	Fri 09/07/21	Tue 03/05/22	Fri 09/07/21	Tue 03/05/22	Mon 14/11/22	Fri 25/08/23	479 days				[Gantt Chart Data]																						
918	918.5.24.6.1	DOU 1	299 days	Fri 09/07/21	Tue 03/05/22	Fri 09/07/21	Tue 03/05/22	Mon 14/11/22	Fri 25/08/23	479 days				[Gantt Chart Data]																						
919	919.5.24.6.1.1	Manufacturing and Factory Acceptance Test of Plant	240 days	Fri 09/07/21	Sat 05/03/22	Fri 09/07/21	Sat 05/03/22	Mon 14/11/22	Tue 11/07/23	14 days	916	920		[Gantt Chart Data]																						
920	920.5.24.6.1.2	Shipping and Delivery of Plant to site	45 days	Sun 20/03/22	Tue 03/05/22	Sun 20/03/22	Tue 03/05/22	Wed 12/07/23	Fri 25/08/23	45 days	919,925SS-6928			[Gantt Chart Data]																						
921	921.5.24.6.2	FRP Air Ductwork	299 days	Fri 09/07/21	Tue 03/05/22	Fri 09/07/21	Tue 03/05/22	Sat 24/12/22	Fri 25/08/23	479 days				[Gantt Chart Data]																						
922	922.5.24.6.2.1	Manufacturing and Factory Acceptance Test of Plant	200 days	Fri 09/07/21	Mon 24/01/22	Fri 09/07/21	Mon 24/01/22	Sat 24/12/22	Tue 11/07/23	54 days	916	923		[Gantt Chart Data]																						
923	923.5.24.6.2.2	Shipping and Delivery of Plant to Site	45 days	Sun 20/03/22	Tue 03/05/22	Sun 20/03/22	Tue 03/05/22	Wed 12/07/23	Fri 25/08/23	45 days	922,925SS-6928			[Gantt Chart Data]																						
924	924.5.24.7	Site Installation Work	201 days	Thu 19/05/22	Mon 05/12/22	Thu 19/05/22	Mon 05/12/22	Fri 25/08/23	Tue 13/02/24	434 days				[Gantt Chart Data]																						
925	925.5.24.7.1	Tentative Civil Handover, DOU 1 (Rev. 5)	1 day	Thu 19/05/22	Thu 19/05/22	Thu 19/05/22	Thu 19/05/22	Fri 25/08/23	Fri 25/08/23	0 days		928FF+45 days,920SS-60		[Gantt Chart Data]																						
926	926.5.24.7.2	Tentative Civil Handover Date, underground air pipework for DOU 1 (b)	1 day	Mon 01/08/22	Mon 01/08/22	Mon 01/08/22	Mon 01/08/22	Mon 09/10/23	Mon 09/10/23	30 days		928FF+45 days		[Gantt Chart Data]																						
927	927.5.24.7.3	Commencement of E&M Installation at DOU 1	171 days	Fri 17/06/22	Mon 05/12/22	Fri 17/06/22	Mon 05/12/22	Sat 26/08/23	Tue 13/02/24	434 days				[Gantt Chart Data]																						
928	928.5.24.7.3.1	Mechanical Installations for DOU 1	90 edays	Fri 17/06/22	Thu 15/09/22	Fri 17/06/22	Thu 15/09/22	Sat 26/08/23	Fri 24/11/23	0 edays	926FF+45 d,929SS+30 edays,930		ME - F x 4~6 men	[Gantt Chart Data]																						
929	929.5.24.7.3.2	Electrical Installations for DOU 1	90 edays	Sun 17/07/22	Sat 15/10/22	Sun 17/07/22	Sat 15/10/22	Mon 25/09/23	Sun 24/12/23	0 edays	928SS+30 edays,930		EE - C x 4~6 men	[Gantt Chart Data]																						
930	930.5.24.7.3.3	Site Acceptance Test for DOU1	30 edays	Sat 15/10/22	Mon 14/11/22	Sat 15/10/22	Mon 14/11/22	Sun 24/12/23	Tue 23/01/24	0 edays	928,929	931		[Gantt Chart Data]																						
931	931.5.24.7.3.4	System Commissioning for DOU 1	21 edays	Mon 14/11/22	Mon 05/12/22	Mon 14/11/22	Mon 05/12/22																													




Task Milestone Project Summary Late Critical Split Manual Progress Milestone (Actual) ★
 Milestone, Tentative @ Summary Manual Summary Critical Progress Slack (float) Slack




Shhek Wu Hui Effluent Polishing Plant - Main Works Stage 1 E&M Works for Sewage Treatment Facilities

Table with columns: ID, WBS, Task Name, Duration between Task Start and Finish, Start, Finish, Early Start, Early Finish, Late Start, Late Finish, Free Slack, Predecessors, Successors, Resource Names. Contains 28 rows of task details.




Legend for task types: Task (solid bar), Milestone (circle with dot), Project Summary (dashed bar), Late (dotted bar), Critical Split (dotted bar with vertical line), Manual Progress (dotted bar), Milestone (Actual) (star), Milestone, Tentative (circle with dot), Summary (dashed bar), Manual Summary (dotted bar), Critical (dotted bar), Progress (dotted bar), Slack (Float) (dotted bar), Slack (dotted bar).

ID	ID	WBS	Task Name	Duration between Task Start and Finish	Start	Finish	Early Start	Early Finish	Late Start	Late Finish	Free Slack	Predecessors	Successors	Resource Names
1220	1220	5.35.1.2.1	Mechanical Installations for FS & Sprinkler Pumps	90 edays	Thu 19/05/22	Wed 17/08/22	Thu 19/05/22	Wed 17/08/22	Tue 06/12/22	Mon 06/03/23	0 edays	1221		FS - A x 4~6 men
1221	1221	5.35.1.2.2	Electrical Installations for FS & Sprinkler Pumps	90 edays	Wed 17/08/22	Tue 15/11/22	Wed 17/08/22	Tue 15/11/22	Mon 06/03/23	Sun 04/06/23	0.63 edays	1220	1222,1225,1226,1227	FS - A x 4~6 men
1222	1222	5.35.1.2.3	Site Acceptance Test for FS & Sprinkler Pumps	45 days	Wed 16/11/22	Fri 30/12/22	Wed 16/11/22	Fri 30/12/22	Wed 18/10/23	Fri 01/12/23	0 days	1221	1223	
1223	1223	5.35.1.2.4	System Commissioning for FS & Sprinkler Pumps	45 days	Sat 31/12/22	Mon 13/02/23	Sat 31/12/22	Mon 13/02/23	Sat 02/12/23	Mon 15/01/24	325 days	1222	1206	
1224	1224	5.35.1.2.5	Building Services Installations at FS & Sprinkler Pump Room	240 days	Wed 16/11/22	Thu 13/07/23	Wed 16/11/22	Thu 13/07/23	Sun 04/06/23	Mon 29/01/24	200 days	1218		
1225	1225	5.35.1.2.5.1	Lighting and Power Distribution System, Chem 1&2	120 days	Wed 16/11/22	Wed 15/03/23	Wed 16/11/22	Wed 15/03/23	Sun 04/06/23	Sun 01/10/23	0 days	1221	1228	BS - A x 4~6 men
1226	1226	5.35.1.2.5.2	Lightning Protection System, FS & Sprinkler Pump Room	30 days	Wed 16/11/22	Thu 15/12/22	Wed 16/11/22	Thu 15/12/22	Sat 02/09/23	Sun 01/10/23	90 days	1221	1228	BS - A x 4~6 men
1227	1227	5.35.1.2.5.3	Mechanical Ventilation System, FS & Sprinkler PR	14 days	Wed 16/11/22	Tue 29/11/22	Wed 16/11/22	Tue 29/11/22	Mon 18/09/23	Sun 01/10/23	106 days	1221	1228	MVAC - A x 4~6 men
1228	1228	5.35.1.2.5.4	Testing and Commissioning of Building Services Installations, FS &	120 days	Thu 16/03/23	Thu 13/07/23	Thu 16/03/23	Thu 13/07/23	Mon 02/10/23	Mon 29/01/24	189 days	1225,1226,1206FF		
1229	1229	5.36	Fire Hydrant and Booster Pumping Room, Portion B7 & B-7B (PS 6B.6.9)	465 days	Thu 19/05/22	Sat 26/08/23	Thu 19/05/22	Sat 26/08/23	Sat 22/10/22	Mon 29/01/24	156 days			
1230	1230	5.36.1	Site Installation Work	465 days	Thu 19/05/22	Sat 26/08/23	Thu 19/05/22	Sat 26/08/23	Sat 22/10/22	Mon 29/01/24	156 days			
1231	1231	5.36.1.1	Tentative Civil Handover Date, Fire Hydrant and Booster Pumping Room	1 day	Thu 19/05/22	Thu 19/05/22	Thu 19/05/22	Thu 19/05/22	Sat 22/10/22	Sat 22/10/22	0 days	868FF+50 days,1233		
1232	1232	5.36.1.2	Commencement of E&M Installation at Street FH Pump Room	464 days	Thu 19/05/22	Sat 26/08/23	Thu 19/05/22	Sat 26/08/23	Sun 23/10/22	Mon 29/01/24	156 days			
1233	1233	5.36.1.2.1	Mechanical Installations for Street FH Pumps	90 edays	Thu 19/05/22	Wed 17/08/22	Thu 19/05/22	Wed 17/08/22	Sun 23/10/22	Sat 21/01/23	0 edays	1231	1234	FS - A x 4~6 men
1234	1234	5.36.1.2.2	Electrical Installations for Street FH Pump	90 edays	Wed 17/08/22	Tue 15/11/22	Wed 17/08/22	Tue 15/11/22	Sat 21/01/23	Fri 21/04/23	0.63 edays	1233	1235,1238	FS - A x 4~6 men
1235	1235	5.36.1.2.3	Site Acceptance Test for Street FH Pump	45 days	Wed 16/11/22	Fri 30/12/22	Wed 16/11/22	Fri 30/12/22	Wed 01/11/23	Fri 15/12/23	0 days	1234	1236	
1236	1236	5.36.1.2.4	System Commissioning for Street FH Pumps	45 days	Sat 31/12/22	Mon 13/02/23	Sat 31/12/22	Mon 13/02/23	Sat 16/12/23	Mon 29/01/24	339 days	1235	1206FF	
1237	1237	5.36.1.2.5	Building Services Installations at Street FH Pump Room	284 days	Wed 16/11/22	Sat 26/08/23	Wed 16/11/22	Sat 26/08/23	Fri 21/04/23	Mon 29/01/24	156 days			
1238	1238	5.36.1.2.5.1	Lighting and Power Distribution System, Street FH PR	120 days	Wed 16/11/22	Wed 15/03/23	Wed 16/11/22	Wed 15/03/23	Fri 21/04/23	Fri 18/08/23	0 days	1234	1241,1239	BS - A x 4~6 men
1239	1239	5.36.1.2.5.2	Lightning Protection System, Street FH PR	30 days	Thu 16/03/23	Fri 14/04/23	Thu 16/03/23	Fri 14/04/23	Sat 19/08/23	Sun 17/09/23	0 days	1238	1240,1241	BS - A x 4~6 men
1240	1240	5.36.1.2.5.3	Mechanical Ventilation System, Street FH PR	14 days	Sat 15/04/23	Fri 28/04/23	Sat 15/04/23	Fri 28/04/23	Mon 18/09/23	Sun 01/10/23	0 days	1239	1241	MVAC - A x 4~6 men
1241	1241	5.36.1.2.5.4	Testing and Commissioning of Building Services Installations, FH P	120 days	Sat 29/04/23	Sat 26/08/23	Sat 29/04/23	Sat 26/08/23	Mon 02/10/23	Mon 29/01/24	145 days	1238,1239,1206FF		
1242	1242	5.37	Plumbing Installation (PS 6B.6.8)	1049 days	Tue 16/02/21	Tue 02/01/24	Tue 16/02/21	Tue 02/01/24	Tue 16/02/21	Tue 02/01/24	0 days			
1243	1243	5.37.1	Planned Sectional Completion Date - Section 1, Plumbing	0 days	Thu 01/07/21	Thu 01/07/21	Thu 01/07/21	Thu 01/07/21	Thu 01/07/21	Thu 01/07/21	0 days	1245FF		
1244	1244	5.37.2	Design Submissions for Plumbing	134 days	Tue 16/02/21	Wed 30/06/21	Tue 16/02/21	Wed 30/06/21	Tue 16/02/21	Thu 01/07/21	1 day			
1245	1245	5.37.2.1	CDS033 - Detailed Design for Plumbing System	134 edays	Tue 16/02/21	Wed 30/06/21	Tue 16/02/21	Wed 30/06/21	Tue 16/02/21	Thu 01/07/21	0.63 edays	158	1248,1243FF	
1246	1246	5.37.3	Site Installation Work	915 days	Thu 01/07/21	Tue 02/01/24	Thu 01/07/21	Tue 02/01/24	Wed 08/12/21	Tue 02/01/24	0 days			
1247	1247	5.37.3.1	Commencement of Plumbing Installation	915 days	Thu 01/07/21	Tue 02/01/24	Thu 01/07/21	Tue 02/01/24	Wed 08/12/21	Tue 02/01/24	0 days			
1248	1248	5.37.3.1.1	Submission of detail design for acceptance	90 days	Thu 01/07/21	Tue 28/09/21	Thu 01/07/21	Tue 28/09/21	Wed 08/12/21	Mon 07/03/22	0 days	1245	1249	Pb - A x 4~6 men
1249	1249	5.37.3.1.2	Submission of WW0542 for WSD's approval	355 days	Wed 29/09/21	Sun 18/09/22	Wed 29/09/21	Sun 18/09/22	Tue 08/03/22	Sat 25/02/23	118 days	1248	361,490,601,778	Pb - B x 4~6 men
1250	1250	5.37.3.1.3	Connection of External Pumping System (By others)	0 days	Fri 15/09/23	Fri 15/09/23	Fri 15/09/23	Fri 15/09/23	Wed 04/10/23	Wed 04/10/23	17 days	1251		
1251	1251	5.37.3.1.4	Submission of WW046 for WSD's inspection	45 days	Mon 02/10/23	Wed 15/11/23	Mon 02/10/23	Wed 15/11/23	Wed 04/10/23	Fri 17/11/23	0 days	1250,361,490,1252		
1252	1252	5.37.3.1.5	Obtain WW046 Part V	45 days	Thu 16/11/23	Sat 30/12/23	Thu 16/11/23	Sat 30/12/23	Sat 18/11/23	Mon 01/01/24	2 days	1251	1253	
1253	1253	5.37.3.1.6	Tentative Date for connection of external water pipework (by others)	0 days	Tue 02/01/24	Tue 02/01/24	Tue 02/01/24	Tue 02/01/24	Tue 02/01/24	Tue 02/01/24	0 days	1252		
1254	1254	5.38	Photovoltaic Power System (PS 6B.6.11)	1128 days	Mon 01/03/21	Mon 01/04/24	Mon 01/03/21	Mon 01/04/24	Mon 01/03/21	Mon 01/04/24	0 days			
1255	1255	5.38.1	Planned Sectional Completion Date - Section 1, BR 2A & 2B	0 days	Mon 12/07/21	Mon 12/07/21	Mon 12/07/21	Mon 12/07/21	Mon 12/07/21	Mon 12/07/21	0 days	1265FF		
1256	1256	5.38.2	Planned Sectional Completion Date - Section 2, BR 2A & 2B	0 days	Mon 01/04/24	Mon 01/04/24	Mon 01/04/24	Mon 01/04/24	Mon 01/04/24	Mon 01/04/24	0 days	1273FF		
1257	1257	5.38.3	Selection of Suppliers for major plant and materials for BR 2A & 2B	73 days	Mon 01/03/21	Wed 12/05/21	Mon 01/03/21	Wed 12/05/21	Mon 01/03/21	Wed 12/05/21	0 days			
1258	1258	5.38.3.1	PV System (EQ041)	73 days	Mon 01/03/21	Wed 12/05/21	Mon 01/03/21	Wed 12/05/21	Mon 01/03/21	Wed 12/05/21	0 days			
1259	1259	5.38.3.1.1	Submission for acceptance of purchasing package	30 days	Mon 01/03/21	Tue 30/03/21	Mon 01/03/21	Tue 30/03/21	Mon 01/03/21	Tue 30/03/21	0 days	1260	1260	
1260	1260	5.38.3.1.2	Invitation of quotations for purchasing package	21 days	Wed 31/03/21	Tue 20/04/21	Wed 31/03/21	Tue 20/04/21	Wed 31/03/21	Tue 20/04/21	0 days	1259	1261	
1261	1261	5.38.3.1.3	Acceptance of conforming quotation	21 days	Wed 21/04/21	Tue 11/05/21	Wed 21/04/21	Tue 11/05/21	Wed 21/04/21	Tue 11/05/21	0 days	1260	1262	
1262	1262	5.38.3.1.4	Commencement of Design Work	1 day	Wed 12/05/21	Wed 12/05/21	Wed 12/05/21	Wed 12/05/21	Wed 12/05/21	Wed 12/05/21	0 days	1261	1264	
1263	1263	5.38.4	Design Submissions	49 days	Wed 12/05/21	Wed 30/06/21	Wed 12/05/21	Wed 30/06/21	Wed 12/05/21	Mon 12/07/21	12 days			
1264	1264	5.38.4.1	CDS060 - Detailed Design for PV System	45 edays	Wed 12/05/21	Sat 26/06/21	Wed 12/05/21	Sat 26/06/21	Wed 12/05/21	Fri 09/07/21	0.63 edays	1262	1265	
1265	1265	5.38.4.2	Complete the CLP's Electronic Application Form and Upload Required C	4 days	Sun 27/06/21	Wed 30/06/21	Sun 27/06/21	Wed 30/06/21	Fri 09/07/21	Mon 12/07/21	0 days	1264	1255FF,1267	
1266	1266	5.38.5	Material ordering and delivery to site	767 days	Thu 01/07/21	Sun 06/08/23	Thu 01/07/21	Sun 06/08/23	Fri 24/03/23	Wed 04/10/23	59 days			
1267	1267	5.38.5.1	Manufacturing and Factory Acceptance Test of Plant	150 days	Thu 01/07/21	Sat 27/11/21	Thu 01/07/21	Sat 27/11/21	Fri 24/03/23	Sun 20/08/23	572 days	1265	1268	
1268	1268	5.38.5.2	Shipping and Delivery of Plant to site	45 days	Fri 23/06/23	Sun 06/08/23	Fri 23/06/23	Sun 06/08/23	Mon 21/08/23	Wed 04/10/23	0 days	1267,1270S,1271		
1269	1269	5.38.6	Site Installation Work	345 days	Thu 23/02/23	Fri 02/02/24	Thu 23/02/23	Fri 02/02/24	Thu 23/02/23	Mon 01/04/24	0 days			
1270	1270	5.38.6.1	Tentative Civil Handover Date, Portion B-4, BR2A & 2B (Rev. 5)	1 day	Thu 23/02/23	Thu 23/02/23	Thu 23/02/23	Thu 23/02/23	Thu 23/02/23	Thu 23/02/23	0 days	1268SS+120 edays		
1271	1271	5.38.6.2	Commencement of Site Installation Work	90 days	Mon 07/08/23	Sat 04/11/23	Mon 07/08/23	Sat 04/11/23	Thu 05/10/23	Tue 02/01/24	0 days	1268	1272	PV - A x 4~6 men
1272	1272	5.38.6.3	Technical Assessment, System Test and Installation	60 days	Sun 05/11/23	Wed 03/01/24	Sun 05/11/23	Wed 03/01/24	Wed 03/01/24	Sat 02/03/24	0 days	1271	1273	PV - A x 4~6 men
1273	1273	5.38.6.4	CLP's smart meter installation and Final on-grid test with CLP	30 days	Thu 04/01/24	Fri 02/02/24	Thu 04/01/24	Fri 02/02/24	Sun 03/03/24	Mon 01/04/24	59 days	1272	1256FF	
1274	1274	5.39	Plant Commissioning	240 days	Tue 12/09/23	Wed 08/05/24	Tue 12/09/23	Wed 08/05/24	Tue 13/02/24	Mon 13/05/24	0 days	39FF		
1275	1275	5.39.1	Planned Sectional Completion Date - Section 4, Plant Commissioning	0 days	Wed 01/05/24	Wed 01/05/24	Wed 01/05/24	Wed 01/05/24	Wed 01/05/24	Wed 01/05/24	0 days			
1276	1276	5.39.2	Design Submission for Treatment Process Plant Testing & Commissionin	90 days	Wed 01/11/23	Mon 29/01/24	Wed 01/11/23	Mon 29/01/24	Wed 14/02/24	Mon 13/05/24	105 days			
1277	1277	5.39.2.1	Document Submission and Resubmission for T&C procedures	90 days	Wed 01/11/23	Mon 29/01/24	Wed 01/11/23	Mon 29/01/24	Wed 14/02/24	Mon 13/05/24	105 days	1278FF-120 d		
1278	1278	5.39.3	System Commissioning Tests of the E&M systems at IW, PST, BR 2A&2B, I	7 days	Thu 08/02/24	Wed 14/02/24	Thu 08/02/24	Wed 14/02/24	Tue 13/02/24	Mon 19/02/24	0 days	931,977,997,1279,1277FF-120 days		



Task: _____ Milestone: ◆ Project Summary: | _____ | Late: _____ Critical Split: _____ Manual Progress: _____ Milestone (Actual): ★
 Milestone, Tentative: ⊕ Summary: _____ Manual Summary: | _____ | Critical: _____ Progress: _____ Slack (Float): _____ Slack: _____

ID	WBS	Task Name	Duration between Task Start and Finish	Start	Finish	Early Start	Early Finish	Late Start	Late Finish	Free Slack	Predecessors	Successors	Resource Names
1279	1279.5.39.4	MBR System Process Startup	35 days	Thu 15/02/24	Wed 20/03/24	Thu 15/02/24	Wed 20/03/24	Tue 20/02/24	Mon 25/03/24	0 days	1278	1280	
1280	1280.5.39.5	Plant Commissioning	35 days	Thu 21/03/24	Wed 24/04/24	Thu 21/03/24	Wed 24/04/24	Tue 26/03/24	Mon 29/04/24	0 days	1279	1283	
1281	1281.5.39.6	Overall commissioning of CCTV system	30 days	Tue 12/09/23	Wed 11/10/23	Tue 12/09/23	Wed 11/10/23	Sun 31/03/24	Mon 29/04/24	196 days	362,491,602, 1283		
1282	1282.5.39.7	Overall commissioning of Facility Computerized Systems (SCADA, CMMS, PMS, ID	28 days	Mon 11/12/23	Sun 07/01/24	Mon 11/12/23	Sun 07/01/24	Tue 02/04/24	Mon 29/04/24	108 days	354,483,770, 1283		
1283	1283.5.39.8	Overall Plant Commissioning and DSD pre-handover inspections	14 days	Thu 25/04/24	Wed 08/05/24	Thu 25/04/24	Wed 08/05/24	Tue 30/04/24	Mon 13/05/24	5 days	1280,1281,12		
1284	1284.5.40	CE No. 009 - Provision of an Additional Primary Sludge Thickening System	375 days	Tue 14/07/20	Fri 23/07/21	Tue 14/07/20	Fri 23/07/21	Tue 14/07/20	Fri 23/07/21	0 days			
1285	1285.5.40.1	Detail Design Submission and Approval	77 days	Tue 14/07/20	Mon 28/09/20	Tue 14/07/20	Mon 28/09/20	Tue 14/07/20	Mon 28/09/20	0 days		1287	
1286	1286.5.40.2	Subletting, Procurement, Manufacturing and Delivery	120 days	Fri 31/07/20	Fri 11/11/20	Fri 31/07/20	Fri 11/11/20	Fri 31/07/20	Fri 11/11/20	0 days			
1287	1287.5.40.3	Site Installation	270 days	Sat 17/10/20	Tue 13/07/21	Sat 17/10/20	Tue 13/07/21	Sat 17/10/20	Tue 13/07/21	0 days	1285	1288	
1288	1288.5.40.4	Testing and Commissioning (Rev. 15)	10 days	Wed 14/07/21	Fri 23/07/21	Wed 14/07/21	Fri 23/07/21	Wed 14/07/21	Fri 23/07/21	0 days	1287	1289FF	
1289	1289.5.40.5	Planned Completion Date	1 day	Fri 23/07/21	Fri 23/07/21	Fri 23/07/21	Fri 23/07/21	Fri 23/07/21	Fri 23/07/21	0 days	1288FF		
1290	1290.6	Beam Plus Submissions	1450 days	Fri 01/05/20	Fri 19/04/24	Fri 01/05/20	Fri 19/04/24	Fri 01/05/20	Fri 19/04/24	0 days			
1291	1291.6.1	SA10 - Environmental Management Plan	1450 days	Fri 01/05/20	Fri 19/04/24	Fri 01/05/20	Fri 19/04/24	Mon 25/05/20	Tue 14/05/24	19 days		39	
1292	1292.6.2	SA11 - Air Pollution During Construction	1450 days	Fri 01/05/20	Fri 19/04/24	Fri 01/05/20	Fri 19/04/24	Mon 25/05/20	Tue 14/05/24	19 days		39	
1293	1293.6.3	SA12 - Noise During Construction	1450 days	Fri 01/05/20	Fri 19/04/24	Fri 01/05/20	Fri 19/04/24	Mon 25/05/20	Tue 14/05/24	19 days		39	
1294	1294.6.4	SA14 - Noise from Building Equipment	1450 days	Fri 01/05/20	Fri 19/04/24	Fri 01/05/20	Fri 19/04/24	Mon 25/05/20	Tue 14/05/24	19 days		39	
1295	1295.6.5	SA15 - Light Pollution	1450 days	Fri 01/05/20	Fri 19/04/24	Fri 01/05/20	Fri 19/04/24	Mon 25/05/20	Tue 14/05/24	19 days		39	
1296	1296.6.6	MAP1 - Timber used for Temporary Works	1450 days	Fri 01/05/20	Fri 19/04/24	Fri 01/05/20	Fri 19/04/24	Mon 25/05/20	Tue 14/05/24	19 days		39	
1297	1297.6.7	MAP2 - Use of Non-CFC Based Refrigerants	1450 days	Fri 01/05/20	Fri 19/04/24	Fri 01/05/20	Fri 19/04/24	Mon 25/05/20	Tue 14/05/24	19 days		39	
1298	1298.6.8	MAP3 - Waste Management Plan	1450 days	Fri 01/05/20	Fri 19/04/24	Fri 01/05/20	Fri 19/04/24	Mon 25/05/20	Tue 14/05/24	19 days		39	
1299	1299.6.9	MA2 - Modular and Standardized Design	1450 days	Fri 01/05/20	Fri 19/04/24	Fri 01/05/20	Fri 19/04/24	Mon 25/05/20	Tue 14/05/24	19 days		39	
1300	1300.6.10	MA8 - Ozone Depleting Substances	1450 days	Fri 01/05/20	Fri 19/04/24	Fri 01/05/20	Fri 19/04/24	Mon 25/05/20	Tue 14/05/24	19 days		39	
1301	1301.6.11	MA11 - Construction Waste Reduction	1450 days	Fri 01/05/20	Fri 19/04/24	Fri 01/05/20	Fri 19/04/24	Mon 25/05/20	Tue 14/05/24	19 days		39	
1302	1302.6.12	EUP1 - Minimum Energy Performance	1450 days	Fri 01/05/20	Fri 19/04/24	Fri 01/05/20	Fri 19/04/24	Mon 25/05/20	Tue 14/05/24	19 days		39	
1303	1303.6.13	EU1 - Reduction of CO2 Emissions	1450 days	Fri 01/05/20	Fri 19/04/24	Fri 01/05/20	Fri 19/04/24	Mon 25/05/20	Tue 14/05/24	19 days		39	
1304	1304.6.14	EU2 - Peak Electricity Demand Reduction	1450 days	Fri 01/05/20	Fri 19/04/24	Fri 01/05/20	Fri 19/04/24	Mon 25/05/20	Tue 14/05/24	19 days		39	
1305	1305.6.15	EU6 - Renewable Energy Systems	1450 days	Fri 01/05/20	Fri 19/04/24	Fri 01/05/20	Fri 19/04/24	Mon 25/05/20	Tue 14/05/24	19 days		39	
1306	1306.6.16	EU9 - Energy Efficient Appliances	1450 days	Fri 01/05/20	Fri 19/04/24	Fri 01/05/20	Fri 19/04/24	Mon 25/05/20	Tue 14/05/24	19 days		39	
1307	1307.6.17	EU10 - Testing and Commissioning	1450 days	Fri 01/05/20	Fri 19/04/24	Fri 01/05/20	Fri 19/04/24	Mon 25/05/20	Tue 14/05/24	19 days		39	
1308	1308.6.18	EU11 - Operation and Maintenance	1450 days	Fri 01/05/20	Fri 19/04/24	Fri 01/05/20	Fri 19/04/24	Mon 25/05/20	Tue 14/05/24	19 days		39	
1309	1309.6.19	EU12 - Meter and Monitoring	1450 days	Fri 01/05/20	Fri 19/04/24	Fri 01/05/20	Fri 19/04/24	Mon 25/05/20	Tue 14/05/24	19 days		39	
1310	1310.6.20	WUP1 - Water Quality Survey	1450 days	Fri 01/05/20	Fri 19/04/24	Fri 01/05/20	Fri 19/04/24	Mon 25/05/20	Tue 14/05/24	19 days		39	
1311	1311.6.21	WUP2 - Minimum Water Saving Performance	1450 days	Fri 01/05/20	Fri 19/04/24	Fri 01/05/20	Fri 19/04/24	Mon 25/05/20	Tue 14/05/24	19 days		39	
1312	1312.6.22	WU1 / WU6 - Annual Water Use / Effluent Discharge to Foul Sewers	1450 days	Fri 01/05/20	Fri 19/04/24	Fri 01/05/20	Fri 19/04/24	Mon 25/05/20	Tue 14/05/24	19 days		39	
1313	1313.6.23	IEQP1 - Minimum Ventilation Performance	1450 days	Fri 01/05/20	Fri 19/04/24	Fri 01/05/20	Fri 19/04/24	Mon 25/05/20	Tue 14/05/24	19 days		39	
1314	1314.6.24	IEQ1 - Security	1450 days	Fri 01/05/20	Fri 19/04/24	Fri 01/05/20	Fri 19/04/24	Mon 25/05/20	Tue 14/05/24	19 days		39	
1315	1315.6.25	IEQ2 - Plumbing and Drainage	1450 days	Fri 01/05/20	Fri 19/04/24	Fri 01/05/20	Fri 19/04/24	Mon 25/05/20	Tue 14/05/24	19 days		39	
1316	1316.6.26	IEQ3 - Biological Contamination	1450 days	Fri 01/05/20	Fri 19/04/24	Fri 01/05/20	Fri 19/04/24	Mon 25/05/20	Tue 14/05/24	19 days		39	
1317	1317.6.27	IEQ5 - Construction IAQ Management	1450 days	Fri 01/05/20	Fri 19/04/24	Fri 01/05/20	Fri 19/04/24	Mon 25/05/20	Tue 14/05/24	19 days		39	
1318	1318.6.28	IEQ6 / IEQ7 - IAQ	1450 days	Fri 01/05/20	Fri 19/04/24	Fri 01/05/20	Fri 19/04/24	Mon 25/05/20	Tue 14/05/24	19 days		39	
1319	1319.6.29	IEQ9 - Increased Ventilation	1450 days	Fri 01/05/20	Fri 19/04/24	Fri 01/05/20	Fri 19/04/24	Mon 25/05/20	Tue 14/05/24	19 days		39	
1320	1320.6.30	IEQ11 - Localised Ventilation	1450 days	Fri 01/05/20	Fri 19/04/24	Fri 01/05/20	Fri 19/04/24	Mon 25/05/20	Tue 14/05/24	19 days		39	
1321	1321.6.31	IEQ12 - Ventilation in Common Areas	1450 days	Fri 01/05/20	Fri 19/04/24	Fri 01/05/20	Fri 19/04/24	Mon 25/05/20	Tue 14/05/24	19 days		39	
1322	1322.6.32	IEQ13 - Thermal Comfort in Air - Conditioned Premises	1450 days	Fri 01/05/20	Fri 19/04/24	Fri 01/05/20	Fri 19/04/24	Mon 25/05/20	Tue 14/05/24	19 days		39	
1323	1323.6.33	IEQ16 / IEQ17 - Interior Lighting in Normally Occupied Area / Interior Lighting in Areas not Normally Occupied	1450 days	Fri 01/05/20	Fri 19/04/24	Fri 01/05/20	Fri 19/04/24	Mon 25/05/20	Tue 14/05/24	19 days		39	
1324	1324.7	Summary of compensation events notified	487 days	Tue 25/02/20	Fri 25/06/21	Tue 25/02/20	Fri 25/06/21	Tue 25/02/20	Fri 25/06/21	0 days			
1325	1325.7.1	Compensation Event (CE) No. 001, Special Arrangement in Reducing the Risk	1 day	Tue 25/02/20	Tue 25/02/20	Tue 25/02/20	Tue 25/02/20	Tue 25/02/20	Tue 25/02/20	0 days			
1326	1326.7.2	Compensation Event (CE) No. 002, the Contractor's Site Accommodation by	1 day	Mon 08/06/20	Mon 08/06/20	Mon 08/06/20	Mon 08/06/20	Mon 08/06/20	Mon 08/06/20	0 days			
1327	1327.7.3	Compensation Event (CE) No. 003, Designated Area for the Contractor's Site	1 day	Wed 22/04/20	Wed 22/04/20	Wed 22/04/20	Wed 22/04/20	Wed 22/04/20	Wed 22/04/20	0 days			
1328	1328.7.4	Compensation Event (CE) No. 005, Designated Area for the Contractor's Stor	1 day	Wed 22/04/20	Wed 22/04/20	Wed 22/04/20	Wed 22/04/20	Wed 22/04/20	Wed 22/04/20	0 days			
1329	1329.7.5	Compensation Event (CE) No. 007, Employment of Temporary Staff under Au	1 day	Fri 10/07/20	Fri 10/07/20	Fri 10/07/20	Fri 10/07/20	Fri 10/07/20	Fri 10/07/20	0 days			
1330	1330.7.6	Compensation Event (CE) No. 009, Provision of an Additional Primary Sludge	1 day	Wed 15/07/20	Wed 15/07/20	Wed 15/07/20	Wed 15/07/20	Wed 15/07/20	Wed 15/07/20	0 days			
1331	1331.7.7	Compensation Event (CE) No. 011, Dismantling, relocating, disconnecting an	1 day	Wed 14/04/21	Wed 14/04/21	Wed 14/04/21	Wed 14/04/21	Wed 14/04/21	Wed 14/04/21	0 days			
1332	1332.7.8	NCE-PPMI-0202 (CE) Revised GA for F.S. & Sprinkler Pumping Room and Emergency Generator Room	1 day	Fri 18/12/20	Fri 18/12/20	Fri 18/12/20	Fri 18/12/20	Fri 18/12/20	Fri 18/12/20	0 days			
1333	1333.7.9	NCE-PPMI-0203 (CE) Revised General Arrangement for Temp. Chemical Syst	1 day	Tue 15/12/20	Tue 15/12/20	Tue 15/12/20	Tue 15/12/20	Tue 15/12/20	Tue 15/12/20	0 days			
1334	1334.7.10	NCE-PPMI-0204 (CE) Revised GA Layout Plan for DO Sys. No. 3A	1 day	Fri 18/12/20	Fri 18/12/20	Fri 18/12/20	Fri 18/12/20	Fri 18/12/20	Fri 18/12/20	0 days			



Bestwick
Project: DE/2018/04
Date: 30/11/21

Task Milestone Summary Project Summary Late Critical Split Manual Progress Milestone (Actual) Summary
Milestone, Tentative Summary Manual Summary Critical Progress Slack (Float) Slack

Item	Major Activities & Submission in coming 3 months	Time					Progress (E&M contract)				Action	Remarks / Status
		Contract Planned Commencement Date	Anticipated / Actual Commencement Date	Contract Planned Finish Date	Anticipated / Actual Finish Date	% of time elapsed based on "updated date")	Unit	Total Quantity	Completed Quantity	Actual Progress %		
Drawing Submission for Key Dates												
KD1A: Submission of civil and dimensional requirement drawing, electrical schematic drawings, etc. from formation level up to +8mPD in accordance with the contract requirement of Contract No. DC/2018/07 to carry out civil works construction	KD1A: Submission of Civil Requirement Drawing (Final)	8/28/2020	9/18/2020	11/5/2020	11/5/2020	Task Completed	no.	26	26	100%		
	KD1A: Submission of Electrical Schematic Drawing (Final)	7/15/2020	7/15/2020	11/5/2020	11/5/2020	Task Completed	no.	11	11	100%		
	KD1A: 6 November 2020											
KD1B: Submission of remaining civil and dimensional requirement drawings, electrical schematic drawing, etc. in accordance with the contract requirement of Contract No. DC/2018/07 to carry out civil works construction	KD1B: Submission of Civil Requirement Drawing (First Draft)	9/30/2020	9/28/2020	12/30/2020	3/31/2021	Task Completed	no.	47	47	100%		
	KD1B: Submission of Civil Requirement Drawing (Final)	11/6/2020	11/5/2020	6/4/2021	6/4/2021	Task Completed	no.	47	47	100%		All the CWR Drawings were submitted.
	KD1B: 4 June 2021											
KD3A: 04SC010 - Dismantle & Removal of Emergency Generators in existing Power House	KD3A: Testing and Commissioning	7/1/2020	7/3/2020	7/29/2020	7/29/2020	Task Completed				100%		First test was conducted on 3 July 2020. Remaining test would be subjected to completion of civil works. KD3A - 29 July 2020. Joint Site Inspection was conducted on 24 July 2020 and Notice of completion of work was submitted on 28 July 2020
	KD3A: 29 July 2020											
KD3B: 6B.2.15 Operation Restoration of Existing Primary Sedimentation Tank (PST) No. 4 and 6	KD3B: System Commissioning for PST No. 4 & 6	N/A	6/22/2021	N/A	9/3/2021	Task Completed				100%		Wet test (2nd) for PST#6 completed on 3 Sep 2021 and pre-handover inspection arranged on 30 Aug 2021. Defect list (final) received on 17 Sep 2021 and to be rectified by 30 Nov 2021. Training shall be carried out in early December.
	KD3B: 9 June 2021											
Section 1 of Works (outstanding works list)												
6B.2.12 Provision of New Replacement Filter Plates for Existing Membrane Filter Presses at Existing Sludge Press House	Material Delivery	12/1/2020	12/1/2020	8/8/2021	8/8/2021	Task Completed				-		"Filter Press Plates and Cloths" were handed over to DSD.
6B.2.16 Temporary Filtrate Equalisation System	Mechanical Installation	3/17/2021	3/30/2021	4/12/2021	5/14/2021	Task Completed				-		
	Electrical Installation	3/13/2021	3/29/2021	4/15/2021	12/10/2021	93%				-		PLC programme for water spray system (stage 1) is on-going, motorized gate valve for stage 2 under PMI is being fabricated and the delivery lead time is by end November. Flow diagram was sent to AECOM for review. Bestwise to check the delivery time for cables.
	Testing and Commissioning	4/15/2021	4/22/2021	5/1/2021	12/10/2021	93%				-		Auto mode (without water spray system) is adopted, water spray system (stage 2) under PMI shall be commenced after delivery of motorized gate valve (by end November)
6B.2.1 Inlet Works	Submission of Contractor's Design for Inlet Works No. 1	9/6/2020	11/16/2020	5/14/2021	12/31/2021	91%				-	Bestwise	Finalized design calculations for Inlet Works no.1 shall be submitted by 31 Dec 2021.
	Submission of P&M Submission	9/6/2020	9/7/2020	5/14/2021	12/31/2021	92%						P&M0003 (rev.3) for coarse screen and fine screen was submitted on 10 Feb 2021. AECOM accepted subject to comments on 16 Feb 2021. P&M submission (rev. 1) for inlet pumps was submitted on 10 Feb 2021. AECOM accepted subject to comments on 1 Apr 2021. P&M (rev.1) for penstock and actuator was submitted on 28 Jan 2021. AECOM commented on 12 Mar 2021. Finalized material submissions for Inlet Works no.1 shall be submitted by 31 Dec 2021.
	Submission of P&ID Drawing	9/6/2020	9/6/2020	5/14/2021	12/29/2020	Task Completed						PID (rev.B) submitted on 13 Nov 2020. AECOM accepted subject to comments on 29 Dec 2020.
	Submission of GA Drawing	9/6/2020	1/5/2021	5/14/2021	12/31/2021	89%						E&M GA submission submitted on 6 Feb 2021. AECOM commented on 19 Feb 2021. Bestwise resubmitted DWG-0082 Rev.1 on 9 July 2021. Electrical GA submitted on 7 Apr 2021. AECOM commented on 21 Apr 2021. Bestwise resubmitted DWG-0095 Rev.1 on 3 July 2021 and accepted by AECOM. Finalized drawings for Inlet Works no.1 shall be submitted by 31 Dec 2021.

	Submission of Electrical Drawing	9/6/2020	1/15/2021	5/14/2021	12/31/2021	89%						Electrical SLD submitted on 5 Feb 2021. AECOM commented on 20 Feb 2021. Bestwise to resubmit. Finalized drawings for Inlet Works no.1 shall be submitted by 31 Dec 2021.
	Acceptance of submission	5/15/2021	5/15/2021	5/29/2021	1/21/2022	76%				-		
6B.2.2 Primary Sedimentation Tank No. 1-4	Submission of Contractor's Design for Primary Sedimentation Tanks No. 1-4	9/6/2020	12/28/2020	5/14/2021	5/31/2022	64%				-	Bestwise	PFD (rev.B) under DWG0004 submitted on 22 June 2021. Finalized design calculations for PST shall be submitted by 31 May 2022.
	Submission of P&M Submission	9/6/2020	11/26/2020	5/14/2021	5/31/2022	66%						Plant and Material (P&M0044) submission (Rev. 0) for primary sludge pump was submitted on 5 Feb 2021. AECOM commented on 1 Apr 2021. Bestwise to resubmit. Finalized material submissions for PST shall be submitted by 31 May 2022.
	Submission of P&ID Drawing	9/6/2020	10/2/2020	5/14/2021	6/24/2021	Task Completed						PID under DWG0037 (rev.1) submitted on 24 June 2021 and is accepted by AECOM.
	Submission of GA Drawing	9/6/2020	2/3/2021	5/14/2021	5/31/2022	61%						Mechanical GA was submitted on 19 Jun 2021. Electrical GA under DWG0103 (rev.1) was submitted on 6 Jul 2021 and is accepted by AECOM. Finalized drawings for PST shall be submitted by 31 May 2022.
	Submission of Electrical Drawing	9/6/2020	1/15/2021	5/14/2021	5/31/2022	62%						Electrical SLD submitted on 5 Feb 2021. AECOM commented on 20 Feb 2021. Bestwise to resubmit. Finalized drawings for PST shall be submitted by 31 May 2022.
	Acceptance of submission	5/15/2021	4/2/2021	5/29/2021	6/21/2022	53%				-		
6B.2.3 Chemical Storage and Dosing System	Submission of Contractor's Design for Chemical Dosing System (CDS006)	9/6/2020	1/7/2021	5/14/2021	10/29/2021	Task Completed				-	Bestwise	Design calculation (rev.0) of CHS1 and TCHS submitted on 2 Sep 2020 and 28 Aug 2020, AECOM commented on 24 Sep and 6 Oct 2020, Bestwise submitted CDS0060 on 15 Jul 2021 and CDS0044 on 19 Jul 2021. Finalized design calculation for chemical systems was submitted on 29 Oct 2021.
	Submission of P&M Submission	9/6/2020	9/6/2020	5/14/2021	10/30/2021	Task Completed						Finalized material submissions for chemical system was submitted on 30 Oct 2021.
	Submission of P&ID Drawing	9/6/2020	12/11/2020	5/14/2021	6/29/2021	Task Completed						PID resubmitted under DWG0053 (rev.1) on 28 Jun 2021, DWG0057 (rev.1) on 29 Jun 2021 and DWG0058 (rev.1) on 29 Jun 2021.
	Submission of GA Drawing	9/6/2020	2/8/2021	5/14/2021	11/19/2021	101%						Electrical GA drawings for CS1 under DWG0096 submitted on 10 April 2021. AECOM accepted subject to comments on 17 Apr 2021. Mechanical GA drawings for CS1 submitted on 1 April 2021. AECOM commented on 24 April 2021. Bestwise resubmitted DWG0093 (rev.1) on 30 Jun 2021 and is accepted by AECOM. Mechanical GA for Temp CS submitted on 12 Jun 2021. Finalized drawings for chemical systems shall be submitted by 19 Nov 2021.
	Submission of Electrical Drawing	9/6/2020	1/15/2021	5/14/2021	11/19/2021	101%						Electrical SLD submitted on 5 Feb 2021. AECOM commented on 20 Feb 2021. Bestwise to resubmit. Finalized drawings for chemical system shall be submitted by 19 Nov 2021.
	Acceptance of submission	5/15/2021	5/15/2021	5/29/2021	12/10/2021	92%				-		
6B.2.4 Membrane Bioreactor (MBR) System - Bio Reactor 2A and 2B	Submission of Contractor's Design for Bioreactor 2A and 2B (CDS004)	9/6/2020	1/12/2021	5/14/2021	6/30/2022	59%				-	Bestwise	PFD (rev.1) submitted on 3 Nov 2020. AECOM accepted on 7 Dec 2020 subject to comment. MBR system process and design calculation (rev.2) submitted on 6 Nov 2020. AECOM accepted on 17 Nov 2020 subject to comments. Electrical CDS submitted on 23 Jun 2021. Finalized design calculations shall be submitted by 30 June 2022.
	Submission of P&M Submission	9/6/2020	11/26/2020	5/14/2021	6/30/2022	62%						P&M0053 Mixed Liquor Return (MLR) Pump was resubmitted formally on 17 Jun 2021. Finalized material submission shall be submitted by 30 June 2022.
	Submission of P&ID Drawing	9/6/2020	11/2/2020	5/14/2021	7/2/2021	Task Completed						PID (Rev.1) under DWG0042 resubmitted on 6 July 2021.
	Submission of GA Drawing	9/6/2020	2/17/2021	5/14/2021	6/30/2022	56%						Mechanical GA under DWG0132 submitted on 26 Jun 2021 and is accepted by AECOM. Electrical GA submitted on 23 Jun 2021. Finalized drawing shall be submitted by 30 June 2022.
	Submission of Electrical Drawing	9/6/2020	1/15/2021	5/14/2021	6/30/2022	59%						Electrical SLD submitted on 5 Feb 2021. AECOM commented on 20 Feb 2021. Bestwise to resubmit. Finalized drawing shall be submitted by 30 June 2022.
	Acceptance of submission	5/15/2021	5/15/2021	5/29/2021	7/21/2022	44%				-		
6B.2.4 Membrane Bioreactor (MBR) System - Membrane Filtration System No. 2 (MFB No. 2)	Submission of Contractor's Design for Membrane Filtration System (CDS005)	9/6/2020	1/11/2021	5/14/2021	6/30/2022	59%				-	Bestwise	PFD (rev.1) submitted on 3 Nov 2020. AECOM accepted on 10 Dec 2020 subject to comment. MBR system process and design calculation (rev.2) submitted on 6 Nov 2020. AECOM accepted on 17 Nov 2020 subject to comments. Finalized design calculations shall be submitted by 30 June 2022.

	Submission of P&M Submission	9/6/2020	11/19/2020	5/14/2021	6/30/2022	63%						P&M (rev.0) for penstock and actuator was submitted on 20 Nov 2020. AECOM commented on 5 Jan 2021. Bestwise to resubmit P&M0050 (rev. 0) for membrane tank drain pump was submitted on 5 Mar 2021. AECOM commented on 29 Mar 2021. Bestwise resubmitted formally on 19 Jun 2021. P&M0072 (rev. 0) for membrane module was submitted on 20 Apr 2021. AECOM commented on 20 May 2021, Bestwise to re-submit. P&M0069 (rev.0) for permeate pump was submitted on 4 Mar 2021. AECOM commented on 23 Apr 2021. Bestwise resubmitted formally on 19 Jun 2021. P&M0047 (rev. 1) for RAS pump was resubmitted on 17 Apr 2021. AECOM commented on 12 May 2021, Bestwise resubmitted formally on 19 Jun 2021. P&M0073 & 0074 (rev.0) for aeration blower and air scouring blower was submitted to AECOM formally on 19 Jun 2021. Finalized material submission shall be submitted by 30 June 2022.
	Submission of P&ID Drawing	9/6/2020	10/30/2020	5/14/2021	7/2/2021	Task Completed						DWG0049 (Rev.1) was resubmitted on 2 Jul 2021.
	Submission of GA Drawing	3/31/2021	2/18/2021	5/14/2021	6/30/2022	56%						DWG0121 (rev.1) was resubmitted to AECOM on 17 Jul 2021 Finalized drawings shall be submitted by 30 June 2022.
	Submission of Electrical Drawing	4/15/2021	1/15/2021	5/14/2021	6/30/2022	59%						Electrical SLD submitted on 5 Feb 2021. AECOM commented on 20 Feb 2021. Bestwise to resubmit. Electrical GA under DWG0079 (rev.1) was resubmitted on 8 Jul 2021. Finalized drawings shall be submitted by 30 June 2022.
	Acceptance of submission	5/15/2021	5/15/2021	5/29/2021	7/21/2022	44%					-	
6B.2.6 Deodorisation System (EQT-001 - Deodorization Unit)	Tender award (C11)	4/25/2020	4/25/2020	5/12/2020	5/12/2020	Task Completed				100%	Bestwise	Bestwise submitted tender report on 13 May 2020. AECOM commented on 23 July 2020, Bestwise to resubmit.
	Acceptance of tender award (C11)	5/13/2020	5/13/2020	5/21/2020	5/21/2020	Task Completed				100%		
	Submission of Contractor's Design for Deodorisation System , DOU No. 1 (CDS0019 & CDS0045)	9/6/2020	9/6/2020	5/14/2021	12/31/2021	92%				-		Design Calculation (Rev.0) was submitted on 24 Nov 2020. AECOM commented on 6 Jan 2021, Bestwise to resubmit. Bestwise submitted CDS0045 on 3 June 2021. Finalized design shall be submitted by 31 Dec 2021. (follow Inlet Works)
	Submission of P&ID Drawing of DOU No. 1	9/6/2020	8/5/2020	5/14/2021	7/2/2021	Task Completed				-	Bestwise	Bestwise resubmitted rev.3 on 29 Mar 2021. AECOM accepted subject to comments on 13 Apr 2021.
	Submission of GA Drawing of DOU No. 1	9/6/2020	9/6/2020	5/14/2021	12/31/2021	92%						GA submitted on 21 Jun 2021 Finalized drawings shall be submitted by 31 Dec 2021. (follow Inlet Works)
	Submission of Electrical Drawing of DOU No. 1	3/21/2021	1/30/2021	5/14/2021	12/31/2021	89%						Control wiring diagrams was resubmitted on 1 April 2021. AECOM commented on 23 Apr 2021. Bestwise to resubmit. Finalized drawings shall be submitted by 31 Dec 2021. (follow Inlet Works)
	Acceptance of submission	5/15/2021	5/15/2021	5/29/2021	1/21/2022	76%				-		
	Submission of Contractor's Design for Deodorisation System , DOU No. 2A (CDS0019 & CDS0048)	9/6/2020	9/6/2020	5/14/2021	6/30/2022	67%				-		Design Calculation (Rev.0) was submitted on 24 Nov 2020. AECOM commented on 6 Jan 2021, Bestwise to resubmit. Bestwise submitted CDS0048 on 17 June 2021. Finalized design shall be submitted by 30 June 2022. (follow BR2A2B)
	Submission of P&ID Drawing of DOU No. 2A	9/6/2020	8/5/2020	5/14/2021	7/2/2021	Task Completed				-	Bestwise	Bestwise resubmitted rev.3 on 29 Mar 2021. AECOM accepted subject to comments on 13 Apr 2021.
	Submission of GA Drawing of DOU No. 2A	9/6/2020	8/3/2020	5/14/2021	6/30/2022	69%				-	Bestwise	Bestwise submitted (rev.1) on 30 Oct 2020. AECOM commented on 16 Dec 2020. Bestwise to resubmit. Finalized drawing shall be submitted by 30 June 2022. (follow BR2A2B)
	Submission of Electrical Drawing of DOU No. 2A	3/21/2021	1/26/2021	5/14/2021	6/30/2022	58%						Bestwise submitted (rev.0) on 26 Jan 2021, AECOM commented on 4 Feb 2021. Bestwise to resubmit. Finalized drawing shall be submitted by 30 June 2022. (follow BR2A2B)
	Acceptance of submission	5/15/2021	5/15/2021	5/29/2021	7/21/2022	44%				-		
	Submission of Contractor's Design for Deodorisation System , DOU No. 3A (CDS0019)	9/6/2020	9/6/2020	5/14/2021	10/21/2021	Task Completed				-		Design Calculation (Rev.0) was submitted on 24 Nov 2020. AECOM commented on 6 Jan 2021, Bestwise to resubmit. Finalized design was submitted on 21 Oct 2021.
	Submission of P&ID Drawing of DOU No. 3A	9/6/2020	8/5/2020	5/14/2021	7/2/2021	Task Completed				-	Bestwise	Bestwise resubmitted rev.3 on 29 Mar 2021. AECOM accepted subject to comments on 13 Apr 2021.
	Submission of GA Drawing of DOU No. 3A	9/6/2020	7/8/2020	5/14/2021	11/19/2021	101%				-	Bestwise	Bestwise submitted (rev.1) on 28 Oct 2020. AECOM commented on 16 Dec 2020. Bestwise resubmitted on 24 June 2021. Finalized drawing shall be submitted by 19 Nov 2021.
	Submission of Electrical Drawing of DOU No. 3A	3/21/2021	2/26/2021	5/14/2021	11/19/2021	102%						Bestwise submitted on 17 Apr 2021. AECOM commented on 27 Apr 2021. Bestwise to resubmit. GA submitted on 24 Jun 2021 Finalized drawing shall be submitted by 19 Nov 2021.
	Acceptance of submission	5/15/2021	5/15/2021	5/29/2021	12/10/2021	92%						
	Submission of Contractor's Design for Deodorisation System , DOU No. 3B (CDS0019 & CDS0049)	9/6/2020	9/6/2020	5/14/2021	6/30/2022	67%						Design Calculation (Rev.0) was submitted on 24 Nov 2020. AECOM commented on 6 Jan 2021, Bestwise to resubmit. Bestwise submitted CDS0049 on 18 June 2021. Finalized design shall be submitted by 30 June 2022.
	Submission of P&ID Drawing of DOU No. 3B	9/6/2020	8/5/2020	5/14/2021	7/2/2021	Task Completed				-	Bestwise	Bestwise resubmitted rev.3 on 29 Mar 2021. AECOM accepted subject to comments on 13 Apr 2021.

	Submission of GA Drawing of DOU No. 3B	9/6/2020	9/6/2020	5/14/2021	6/30/2022	67%						Bestwise submitted DWG0081 (rev.0) on 5 Feb 2021. AECOM commented on 12 Mar 2021. Bestwise to resubmit. Finalized drawing shall be submitted by 30 June 2022.	
	Submission of Electrical Drawing of DOU No. 3B	3/21/2021	2/22/2021	5/14/2021	6/30/2022	56%						GA submitted on 24 Jun 2021. Finalized drawing shall be submitted by 30 June 2022.	
	Acceptance of submission	5/15/2021	5/15/2021	5/29/2021	7/21/2022	44%							
04SC008 - Design, Supply and Installation of detailed design for lifting appliances	Acceptance of tender award (C9)	-	-	-	7/6/2020	Task Completed					100%	-	AECOM accepted tender report on 6 July 2020.
	Submission of detailed design for lifting appliances for Inlet Works No. 1 (CDS050-1)	9/6/2020	12/5/2020	9/6/2020	12/31/2021	90%							DWG 0055 (Rev.0) was submitted on 13 Mar 2021. AECOM commented on 20 Apr 2021. Bestwise to resubmit. Bestwise submitted P&M0025 on 15 June 2021. Finalized design shall be submitted by 31 Dec 2021.
	Submission of detailed design for lifting appliances for Primary Sedimentation Tanks (CDS050-2)	9/6/2020	12/5/2020	9/6/2020	5/31/2022	65%							DWG 0054 (Rev.0) was submitted on 18 Jan 2021. AECOM commented on 9 Mar 2021. Bestwise to resubmit. Finalized design shall be submitted by 31 May 2022.
	Submission of detailed design for lifting appliances for BR 2A and 2B (CDS050-3)	9/6/2020	12/5/2020	9/6/2020	5/31/2022	65%							DWG 0065 (Rev.0) was submitted on 18 Jan 2021. AECOM commented on 9 Mar 2021. Bestwise to resubmit. Finalized design shall be submitted by 31 May 2022.
	Submission of detailed design for lifting appliances for MFB (CDS050-4)	9/6/2020	12/5/2020	9/6/2020	5/31/2022	65%							DWG 0066 (Rev.1) was submitted on 1 Mar 2021. AECOM commented on 5 Mar 2021. Bestwise to resubmit. Finalized design shall be submitted by 31 May 2022.
	Submission of detailed design for lifting appliances for Temporary Filtration Tank (CDS050-5)	9/6/2020	12/5/2020	9/6/2020	5/21/2021	Task Completed							DWG 0051 (Rev.2) was resubmitted on 7 May 2021 and acceptance by AECOM subject to condition on 21 May 2021. Bestwise submitted P&M0021 on 21 June 2021.
Building Services System	Submission for MVAC system	N/A	12/10/2020	N/A	6/30/2022	61%							Design calculations and drawings for inlet works was submitted on 16 Dec 2020. AECOM commented on 15 Jan 2021 and 20 Jan 2021. Design calculations and drawings for PST was submitted on 30 Dec 2020. AECOM commented on 22 Jan 2021 and 26 Jan 2021. Design calculations and drawings for MFB2 was submitted on 29 Jan 2021. AECOM commented on 26 Mar 2021. Subletting package resubmitted by 18 Mar 2021. AECOM accepted on 19 Mar 2021. Finalized design shall be submitted by 30 June 2022.
	Submission for Fire Services System	N/A	3/15/2021	N/A	6/30/2022	54%							Subletting Package to be resubmitted by 31 Mar 2021. AECOM accepted on 9 Apr 2021. Drawings: Inlet Works: submitted on 8 June 2021. PST 1-4: submitted on 23 Jun 2021 BR2A & 2B: submitted on 8 Jun 2021 MFB 2: submitted on 8 Jun 2021 Finalized design shall be submitted by 30 June 2022.
	Submission for Plumbing and Drainage System	N/A	3/15/2021	N/A	6/30/2022	54%							Subletting Package resubmitted by 10 Mar 2021. AECOM accepted on 12 Mar 2021. Tender invitation was conducted on 15 Mar 2021 and closed on 26 Mar 2021. Finalized design shall be submitted by 30 June 2022.
	Submission for Electrical Services System	N/A	12/10/2020	N/A	6/30/2022	61%							GA for lighting was submitted on 18 Dec 2020. AECOM commented on 6 Jan 2021. Bestwise to resubmit. GA for small power system was submitted in 8 Feb 2021. AECOM commented on 3 Mar 2021. Bestwise to resubmit. Finalized design shall be submitted by 30 June 2022.
	Submission of ELV system	N/A	1/8/2021	N/A	9/30/2022	51%							GA for CCTV was resubmitted on 16 Mar 2021. AECOM commented on 30 Mar 2021. Bestwise resubmitted on 25 Jun 2021. Finalized design shall be submitted by 30 Sep 2022.
	Submission for PV system	N/A	3/15/2021	N/A	6/30/2022	54%							Tender package was submitted to AECOM. Finalized design shall be submitted by 30 June 2022.
SCADA System & PMS	Submission for SCADA system	N/A	2/11/2021	N/A	8/31/2022	50%							Revised SCADA structure was provided via email on 9 Apr 2021 and tender package is under preparation. Finalized design shall be submitted by 31 Aug 2022.
	Submission for PMS system	N/A	3/8/2021	N/A	8/31/2022	48%							Tender package to be resubmitted on 29 June 2021. Finalized design shall be submitted by 31 Aug 2022.
	Submission for CMMS & IDMS system	N/A	6/1/2021	N/A	8/31/2022	38%							Finalized design shall be submitted by 31 Aug 2022.
Section 2 of Works													
Lightning Protection System for DOU3A (underground)	Submission and Acceptance for Lightning Protection System Design	12/6/2021	12/6/2021	1/31/2022	1/31/2022								
	Material Delivery	12/15/2022	12/15/2022	3/31/2022	3/31/2022								
	Installation Work	1/2/2022	1/2/2022	12/31/2022	12/31/2022								Underground works subject to site coordination
	Testing & Commissioning	1/7/2023	1/7/2023	1/31/2023	1/31/2023								
Lightning Protection System for Inlet Works (underground)	Submission and Acceptance for Lightning Protection System Design	12/20/2021	12/20/2021	1/31/2022	1/31/2022								

