



CONTRACT NO. SPW 12/2021
SHEK WU HUI EFFLUENT POLISHING PLANT – MAIN WORK
UNDER FURTHER ENVIRONMENTAL PERMIT NO. FEP-
02/474/2013
QUARTERLY ENVIRONMENTAL MONITORING & AUDIT
REPORT
- JANUARY TO MARCH 2022 -

CLIENTS:

Drainage Services Department

PREPARED BY:

Lam Environmental Services Limited

19/F Remex Centre,
42 Wong Chuk Hang Road,
Hong Kong

Telephone: (852) 2882-3939
Facsimile: (852) 2882-3331
E-mail: info@lamenviro.com
Website: <http://www.lamenviro.com>

CERTIFIED BY:

Raymond Dai
Environmental Team Leader

DATE:

3 May 2022

Meinhardt Infrastructure and Environment Limited

10/F Genesis
33-35 Wong Chuk Hang Road
Hong Kong


Contract No. SPW 12/2021

Shek Wu Hui Effluent Polishing Plant – Main Work

Quarterly Environmental Monitoring & Audit Report

January to March 2022

(May 2022)

Verified by: W. K. Chiu 

Position: Independent Environmental Checker

Date: 3 May 2022

TABLE OF CONTENTS

EXECUTIVE SUMMARY.....1

1 INTRODUCTION..... 10

1.1 Scope of the Report 10

1.2 Structure of the Report..... 10

2 PROJECT BACKGROUND..... 11

2.1 Background..... 11

2.2 Project Organization and Contact Personnel..... 11

2.3 Principal Work and Activities..... 12

3 ENVIRONMENTAL MONITORING AND AUDIT REQUIREMENTS 15

3.1 Weather Conditions15

3.2 Noise Monitoring Results..... 15

3.3 Air Monitoring Results 15

3.4 Ecology Monitoring Results..... 16

3.5 Waste Management 16

3.6 Landscape and Visual.....16

3.7 Influencing Factors on the Monitoring Results.....16

4 COMPLIANCE AUDIT 18

4.1 Noise Monitoring 18

4.2 Air Quality Monitoring..... 18

4.3 Ecological Monitoring 18

4.4 Landscape and Visual Impact.....18

4.5 Review of the Reasons for and the Implications of Non-compliance .. 18

4.6 Summary of action taken in the event of and follow-up on non-compliance..... 18

5 COMPLAINTS, NOTIFICATION OF SUMMONS AND PROSECUTION..... 19

6 COMMENT, CONCLUSIONS AND RECOMMENDATIONS..... 20

6.1 Review of Monitoring Methodology and the Practicality and Effectiveness of EM&A Programme.....20

6.2 Review on Effectiveness of Mitigation Measures.....20

6.3 Recommendations.....21

LIST OF TABLES

Table I	Summary table of principal work activities in the reporting period
Table II	Summary table of key mitigation measures implemented in the reporting period according to the contract no.
Table III	Summary table of non-compliance (exceedances) in the reporting period
Table IV	Summary table of complaints, summons and successful prosecutions in the reporting period
Table V	Summary table of anticipated work activities in the next reporting period
Table 2.1	<i>Contact Details of Key Personnel</i>
Table 2.2	Summary table of principal work activities in the reporting period
Table 3.1	Major noise sources during monitoring sessions in the reporting period
Table 3.2	Major dust sources during monitoring sessions in the reporting period
Table 3.3	<i>Major observations during ecological monitoring in the reporting period</i>
Table 5.1	<i>Cumulative Statistics on Complaints</i>
Table 5.2	<i>Cumulative Statistics on Successful Prosecutions</i>
Table 6.1	Summary table of recommendations in terms of environmental parameters

LIST OF FIGURES

<u>Figure 2.1</u>	<u>Project Layout</u>
<u>Figure 2.2</u>	<u>Project Organization Chart</u>
<u>Figure 4.1</u>	<u>Locations of Noise Monitoring Station</u>
<u>Figure 4.2</u>	<u>Locations of Air Quality Monitoring Stations</u>
<u>Figure 4.3</u>	<u>Locations of Ecological Monitoring Stations</u>

LIST OF APPENDICES

<u>Appendix 1.1</u>	<u>Construction Programme of Individual Contracts</u>
<u>Appendix 2.1</u>	<u>Layout plan of construction activities</u>
<u>Appendix 3.1</u>	<u>Environmental Monitoring Requirements</u>
<u>Appendix 3.2</u>	<u>Action and Limit Level</u>
<u>Appendix 3.3</u>	<u>Environmental Mitigation Implementation Schedule</u>
<u>Appendix 3.4</u>	<u>Noise Monitoring Graphical Presentations</u>
<u>Appendix 3.5</u>	<u>Air Quality Monitoring Graphical Presentations</u>
<u>Appendix 3.6</u>	<u>Details of Ecological Monitoring Results in the Reporting Period</u>
<u>Appendix 3.7</u>	<u>Waste Flow Table</u>
<u>Appendix 4.1</u>	<u>Summary for Notification of Exceedance</u>
<u>Appendix 4.2</u>	<u>Site Audit Summary</u>
<u>Appendix 5.1</u>	<u>Summary of Complaints, Notification of Summons and Successful Prosecution</u>

EXECUTIVE SUMMARY

- i. This is the Quarterly Environmental Monitoring and Audit (EM&A) Report – [January to March 2022](#) of Shek Wu Hui Effluent Polishing Plant – Main Work under Further Environmental Permit no. FEP-02/474/2013 (Hereafter as “the Project”). This is the 3rd EM&A quarterly report prepared by Environmental Team under Contract No. SPW 12/2021, presenting the environmental monitoring findings and information recorded during the period of [01 January 2022 to 31 March 2022](#).

Construction Activities for the Reporting Quarter

- ii. During this reporting period, the principal work activities of individual contracts are summed up in *Table I*.

Table I Summary table of principal work activities in the reporting period

Contract No.	Contract Title	Month / Year	Principal work activities
DC/20 18/06	Shek Wu Hui Effluent Polishing Plant - Main Works Stage 1 - Civil Works for Sludge Treatment Facilities and 132kV Primary Substation	January & February 2022	<ul style="list-style-type: none"> • RC works • Excavation works • Sewerage and drainage works • ELS works • Backfilling • ABWF works
		March 2022	<ul style="list-style-type: none"> • RC works • Excavation works • Sewerage and drainage works • Backfilling • ELS works • ABWF works
DC/20 18/07	Shek Wu Hui Effluent Polishing Plant - Main Works Stage 1 - Civil Works for Sewage Treatment Facilities	January & February 2022	<ul style="list-style-type: none"> • ELS works • R.C. Structure works • Pre-bored H piles • Demolition works • Excavation • E&M installation and T&C works
		March 2022	<ul style="list-style-type: none"> • ELS works • R.C. Structure works • Pre-bored H piles • Demolition works • Excavation • E&M installation and T&C works

DE/20 18/03	Shek Wu Hui Effluent Polishing Plant - Main Works Stage 1 - Sidestream Treatment Facilities and E&M Works for Sludge Treatment Facilities	January 2022	<ul style="list-style-type: none"> Excavation of Trial Pit (Sidestream Treatment Facilities) Installation of EOT at UVP Penstock and Stoplog Installation Effluent Pump Installation AFA and MFA System Installation UV System Installation Electrical Installation for UV System No.1 Effluent TPS & Effluent Lift-up PS Cabling and Installation of Metro Ethernet between UV and Existing Control Room
		February 2022	<ul style="list-style-type: none"> ELS (Sidestream Treatment Facilities) Penstock and Stoplog Installation Effluent Pump Installation UV System Installation Electrical Installation for UV System No.1 Effluent TPS & Effluent Lift-up PS SAT Procedure of Penstock and Stoplog Manhole and Connecting Pipes Strengthening Works (Sidestream)
		March 2022	<ul style="list-style-type: none"> ELS (Sidestream Treatment Facilities) Effluent Pump Installation Electrical Installation for UV System No.1 Effluent TPS & Effluent Lift-up PS SAT Procedure of Penstock and Stoplog Manhole and Connecting Pipes Strengthening Works (Sidestream) Delivery and Installation of Temporary Container LV Switch Room for UV and Effluent Pumping Station HR and FH System Installation at Workshop No.2 SPR System Installation at Workshop No.2 MFA and AFA Installation at Workshop No.2 Electrical Installation for Transformer Room at Workshop No.2
DE/20 18/04	Shek Wu Hui Effluent Polishing Plant - Main Works Stage 1 - E&M Works for Sewage Treatment Facilities	January & February 2022	<ul style="list-style-type: none"> Testing and Commission of Temporary Filtrate Equalisation Tank. Testing and Commission of Temporary Primary Sludge Thickener and its accessories

		March 2022	<ul style="list-style-type: none"> Improvement Works for Temporary Primary Sludge Thickener and its accessories Site demonstration for replacement wheels of carriage
--	--	------------	---

iii. Implementation of the key mitigation measures during the reporting quarter

Table II Summary table of key mitigation measures implemented in the reporting period according to the contract no.

Contract No. DC/2018/06		
January	Waste Management	Chemical containers were properly stored
	Ecology	The erection of 2m solid dull green site barrier fences along the project site boundary next to Ng Tung River under EP condition 2.7 is in progress and will be kept in review.
February	Air Quality	Water spraying method was taken for the uncovered stockpile.
	Waste Management	Oil spillage was properly cleared
		Chemical containers were properly stored
Ecology	2m solid dull green site barrier fences along the project site boundary next to Ng Tung River have completed.	
March	Waste Management	Oil spillage was properly cleared
		Chemical containers were properly stored
		The recycling bin was properly cleared.
Contract No. DC/2018/07		
January	Noise	Noise mitigation measures have strengthened especially for piling machines.
		The breaking tip was wrapped with acoustic canvas
February	Air Quality	NRMM label was displayed for the operating excavator.
March	Air Quality	Water spraying method was taken for dust suppression.
	Waste Management	Oil stain was properly cleared
	Water Quality	Sandbags were used to protect nearby river (Shek Sheung River).
Contract No. DE/2018/03		
January	-	-

February	-	-
March	Waste Management	Chemical containers were properly stored
Contract No. DE/2018/04		
January	-	-
February	-	-
March	-	-

Summary of Exceedances, Investigation and Follow-up

Noise Monitoring

- iv. Noise monitoring were conducted at noise monitoring stations namely, NM – G/F, Wai Loi Tsuen, NM2 – G/F, Fu Tei Au and NM3 – G/F, Man Kok Village on a weekly basis in the reporting period.
- v. [No action or limit level exceedance was recorded in this reporting quarter.](#)

Air Quality Monitoring

- vi. 1-hour Total Suspended Particulates (TSP) monitoring was conducted at air quality monitoring stations namely, AM1 – Wai Loi Tsuen, AM2 – Fu Tei Au; 24-hour TSP monitoring was conducted at air quality monitoring stations namely, AM1a – Site boundary of the Shek Wu Hui STW (East) and AM2a – Site Boundary of the Shek Wu Hui STW (North). 24-hour TSP shall be sampled at least once in every 6 days, while sampling for 1-hour TSP shall be at least 3 times in every 6 day in the reporting month.
- vii. [No action or limit level exceedance was recorded in this reporting quarter.](#)

Ecological Monitoring

- viii. Ecological monitoring conducted on a weekly basis at both high and low tides (it is considered high tide when tidal levels are above 1.5m and low tide when tidal level are below 1.5m at Tsim Bei Tsui Station). The magnitude of how much above or below 1.5m was subject to tidal conditions of that week as it varied throughout different times of the year. Nonetheless, the high and low tide relative to that week’s tidal condition were taken into consideration.
- ix. [There is one action level was triggered in this reporting quarter.](#)
- x. [No limit level exceedance was recorded in this reporting quarter.](#)

Table III Summary table of non-compliance (exceedances) in the reporting period

Parameter	No. of Exceedance		Investigation result
	Action Level	Limit Level	
January 2022			
Air Quality (1-hour TSP)	0	0	-
Air Quality (1-hour TSP)	0	0	-
Noise	0	0	-
Ecology	0	0	-
February 2022			
Air Quality (1-hour TSP)	0	0	-
Air Quality (1-hour TSP)	0	0	-
Noise	0	0	-
Ecology	0	0	-
March 2022			
Air Quality (1-hour TSP)	0	0	-
Air Quality (1-hour TSP)	0	0	-
Noise	0	0	-
Ecology	1	0	The decline of the Chinese Pond Heron was considered as non-project related, no remedial action was proposed

Complaints, Notifications of Summons and Successful Prosecutions

- xi. There was one environmental complaint received in the reporting quarter.
- xii. No notification of summons and successful prosecution regarding the construction works was recorded in the reporting quarter.

Table IV Summary table of complaints, summons and successful prosecutions in the reporting period

Events	Number	Brief description	Follow up and remedial actions	Status and remarks
Complaints	1	Odour nuisance was suspected to be sourced from the construction site of Shek Wu Hui Effluent Polishing Plant on 4 March 2022.	<p>All contractors were reminded and recommended to:</p> <ul style="list-style-type: none"> • Ensure only equipment with valid NRMM label is allowed to be used at site and regular maintenance of equipment • Provide regular visual checking against emission quality of exhaust pipe of equipment by using the Ringlemann Chart • Use ULSD as fuel for diesel-powered equipment • Maintain proper segregation and storage of general refuse 	Pending
Notification of Summons and Successful Prosecution	0	-	-	-

Reporting Changes

- xiii. There are no particular reporting changes in this reporting quarter.

Future Key Issues

- xiv. In the next reporting period, the principal work activities of individual contracts are anticipated as follows.

Table V Summary table of anticipated work activities in the next reporting period

<p>Contract No. DC/2018/06</p> <ul style="list-style-type: none"> • RC works • Excavation works • Sewerage and drainage works • ELS works • Backfilling • ABWF works
<p>Contract No. DC/2018/07</p> <ul style="list-style-type: none"> • ELS works • R.C. Structure works • Pre-bored H piles • Demolition works • Excavation • E&M installation and T&C works
<p>Contract No. DE/2018/03</p> <ul style="list-style-type: none"> • ELS (Sidestream Treatment Facilities) • Erection of Tower Crane (Sidestream) • Effluent Pump Installation • Electrical Installation for UV System No.1 Effluent TPS & Effluent Lift-up PS • SAT Procedure of Penstock and Stoplog • Delivery and Installation of Temporary Container LV Switch Room for UV and Effluent Pumping Station • HR and FH System Installation at Workshop No.2 • SPR System Installation at Workshop No.2 • MFA and AFA Installation at Workshop No.2 • Electrical Installation for Transformer Room at Workshop No.2 • Installation of CCTV at UV, EPS1 and Existing Control Room at SHW STW
<p>Contract No. DE/2018/04</p> <ul style="list-style-type: none"> • Improvement Works for Temporary Primary Sludge Thickener and its accessories • Installation works of Lightning Protection System for DOU3A

1 Introduction

1.1 Scope of the Report

1.1.1. Lam Environmental Services Limited (LES) has been appointed to work as the Environmental Team (ET) under Environmental Permit (EP) No. FEP-02/474/2013 to implement the Environmental Monitoring and Audit (EM&A) programme as stipulated in the EM&A Manual of the approved Environmental Impact Assessment (EIA) Report for North East New Territories New Development Areas (Register No.: AEIAR-175/2013).

1.2 Structure of the Report

Section 1 *Introduction* – details the scope and structure of the report.

Section 2 *Project Background* – summarizes background and scope of the project, site description, project organization and contact details of key personnel during the reporting period.

Section 3 *Environmental Monitoring and Audit Requirements* – summarizes all monitoring parameters and methodology, no. of exceedances, influencing factors on the monitoring results.

Section 4 *Compliance Audit* – summarizes the auditing of monitoring results, all exceedances environmental parameters.

Section 5 *Complaints, Notification of Summons and Prosecution* – summarizes the cumulative statistics on complaints, notification of summons and prosecution.

Section 6 *Comments, Conclusion and Recommendations* – summarizes monitoring methodology, the effectiveness of EM&A Programme and mitigation measures, and recommendations based on findings during site audits.

2 Project Background

2.1 Background

2.1.1. The existing Shek Wu Hui Sewage Treatment Works (SWHSTW) has been operating and maintaining for 30 years by the Drainage Services Department (DSD). It provides secondary level treatment to sewage collected from Sheung Shui, Fanling and adjacent areas. SWHSTW was completed in two stages and expanded progressively in the past years. In 1984, Stage I of SWHSTW was commissioned with design capacity of 60,000 cubic meters per day (m^3 /day) at Average Dry Weather Flow (ADWF). In 2001, Stage II of SWHSTW was completed with design capacity enhanced to 80,000 m^3 /day at ADWF. In 2009, the expansion of SWHSTW was completed and its design capacity was increased to 93,000 m^3 /day at ADWF.

2.1.2. Further expansion of SWHSTW has been planned to be carried out in order to cope with the forecast increase in flow from Fanling North and Kwu Tong North New Development Area (NDA) and other NDAs and developments in three phases, namely Phase 1A, 1B and 2, which are later revised to Main Works Stage 1, Stage 2 and Stage 3 respectively. The EIA study report (Register No.: AEIAR-175/2013) for the NENT NDAs Study covered the assessment for the Further Expansion of SWHSTW, which is a designated project under item F.1 and F.2 of Part 1, Schedule 2 of the EIA Ordinance. The location of the project site is shown in [Figure 2.1](#).

A Further EP was applied on 18 January 2018 to assume the responsibility for constructing and operating the SWHEPP Project up to a capacity of 190,000 m^3 /day. The Further EP No. FEP-02/474/2013 was issued to DSD as permit holder on 15 February 2018. Due to overlapping of scope with the Further EP currently in force, the Further EP No. FEP-01/474/2013 was subsequently surrendered on 15 August 2018.

2.2 Project Organization and Contact Personnel

2.2.1. Drainage Service Department (DSD) is the overall project controllers for the Project. For the construction phase of the Project, Engineer's Representative, Contractor(s), Environmental Team and Independent Environmental Checker are appointed to manage and control environmental issues.

2.2.2. The project organization and lines of communication with respect to environmental protection works are shown in [Figure 2.2](#). Key personnel and contact particulars are summarized in **Table 2.1**.

Table 2.1 Contact Details of Key Personnel

Party	Role	Post	Name	Contact No.
Drainage Services Department (DSD)	Permit Holder	Engineer	Ms. Konica Cheung	2594 7463
AECOM	Supervisor Representative	Senior Resident Engineer	Mr. Eddie Lam	3907 1131
Kwan Lee - Chun Wo Joint Venture	Contractor (DC/2018/06)	Environmental Engineer	Ms. Ruby Hui	6218 6408
		Assistant Environmental Engineer	Mr. Eric Chan	6432 2581
	Contractor (DC/2018/07)	Environmental Engineer	Ms. Tiffany Choi	9789 1027
JEC	Contractor (DE/2018/03)	Environmental Officer	Ms. Juliet Ting	6826 7319
Bestwise	Contractor (DE/2018/04)	Environmental Officer	Mr. Albus Cheung	9731 0831
Meinhardt Infrastructure and Environment Ltd.	Independent Environmental Checker (IEC)	Independent Environmental Checker (IEC)	Mr. W.K. Chiu	2859 5881
Lam Environmental Services Limited	Environmental Team (ET)	Environmental Team Leader (ETL)	Mr. Raymond Dai	2882 3939

2.3 Principal Work and Activities

2.3.1. In the reporting month, the principal work activities conducted of individual contracts are as follow. [Appendix 1.1](#) lists the construction programmes of individual activities. The layout plans showing the locations of reported construction activities and key PME used for the works contracts in the reporting quarter are provided in [Appendix 2.1](#)

Table 2.2 Summary table of principal work activities in the reporting period

Contract No.	Contract Title	Month / Year	Principal work activities
DC/20 18/06	Shek Wu Hui Effluent Polishing Plant - Main Works Stage 1 - Civil Works for Sludge Treatment Facilities and 132kV Primary Substation	January & February 2022	<ul style="list-style-type: none"> • RC works • Excavation works • Sewerage and drainage works • ELS works • Backfilling • ABWF works
		March 2022	<ul style="list-style-type: none"> • RC works • Excavation works • Sewerage and drainage works • Backfilling • ELS works • ABWF works
DC/20 18/07	Shek Wu Hui Effluent Polishing Plant - Main Works Stage 1 - Civil Works for Sewage Treatment Facilities	January & February 2022	<ul style="list-style-type: none"> • ELS works • R.C. Structure works • Pre-bored H piles • Demolition works • Excavation • E&M installation and T&C works
		March 2022	<ul style="list-style-type: none"> • ELS works • R.C. Structure works • Pre-bored H piles • Demolition works • Excavation • E&M installation and T&C works
DE/20 18/03	Shek Wu Hui Effluent Polishing Plant - Main Works Stage 1 - Sidestream Treatment Facilities and E&M Works for Sludge Treatment Facilities	January 2022	<ul style="list-style-type: none"> • Excavation of Trial Pit (Sidestream Treatment Facilities) • Installation of EOT at UVP • Penstock and Stoplog Installation • Effluent Pump Installation • AFA and MFA System Installation • UV System Installation • Electrical Installation for UV System No.1 • Effluent TPS & Effluent Lift-up PS • Cabling and Installation of Metro Ethernet between UV and Existing Control Room

		February 2022	<ul style="list-style-type: none"> • ELS (Sidestream Treatment Facilities) • Penstock and Stoplog Installation • Effluent Pump Installation • UV System Installation • Electrical Installation for UV System No.1 Effluent TPS & Effluent Lift-up PS • SAT Procedure of Penstock and Stoplog • Manhole and Connecting Pipes Strengthening Works (Sidestream)
		March 2022	<ul style="list-style-type: none"> • ELS (Sidestream Treatment Facilities) • Effluent Pump Installation • Electrical Installation for UV System No.1 Effluent TPS & Effluent Lift-up PS • SAT Procedure of Penstock and Stoplog • Manhole and Connecting Pipes Strengthening Works (Sidestream) • Delivery and Installation of Temporary Container LV Switch Room for UV and Effluent Pumping Station • HR and FH System Installation at Workshop No.2 • SPR System Installation at Workshop No.2 • MFA and AFA Installation at Workshop No.2 • Electrical Installation for Transformer Room at Workshop No.2
DE/20 18/04	Shek Wu Hui Effluent Polishing Plant - Main Works Stage 1 - E&M Works for Sewage Treatment Facilities	January & February 2022	<ul style="list-style-type: none"> • Testing and Commission of Temporary Filtrate Equalisation Tank. • Testing and Commission of Temporary Primary Sludge Thickener and its accessories
		March 2022	<ul style="list-style-type: none"> • Improvement Works for Temporary Primary Sludge Thickener and its accessories • Site demonstration for replacement wheels of carriage

3 Environmental Monitoring and Audit Requirements

- 3.0.1. The environmental monitoring will be implemented based on the division of works areas of each designed projects. Overall layout showing work areas and monitoring stations is shown in [Figure 2.1](#) and [Figure 4.1 – 4.3](#) respectively. [Appendix 3.1](#) gives the details of the environmental monitoring requirements
- 3.0.2. The Action and Limit Levels for construction air quality, noise and ecological monitoring works are shown in [Appendix 3.2](#).
- 3.0.3. Mitigation measures according to the environmental mitigation implementation schedule and the EIA were generally implemented by the Contractor. The environmental mitigation implementation schedule is shown in [Appendix 3.3](#).
- 3.0.4. Construction works are not expected during the Chinese New Year holiday week (From 31 Jan 2022 to 5 Feb 2022), so the impact monitoring activities for air and noise were temporarily suspended.

3.1 Weather conditions

- 3.1.1. The weather conditions were generally sunny and cloudy during the monitoring sessions of the reporting quarter. The details of weather conditions for each individual monitoring session were presented in the corresponding Monthly EM&A Reports within the reporting period.

3.2 Noise Monitoring Results

- 3.2.1. Noise monitoring results measured in this reporting period are reviewed and summarized. Graphical presentation of noise monitoring can be referred in [Appendix 3.4](#).
- 3.2.2. [No action or limit level exceedance was recorded in this reporting quarter.](#)

3.3 Air Monitoring Results

- 3.3.1. Both 1-hour and 24-hour TSP were all conducted as scheduled in the reporting period. Air quality monitoring results measured in this reporting period are reviewed and summarized. Graphical presentation of air quality monitoring can be referred in [Appendix 3.5](#).
- 3.3.2. [No action or limit level exceedance was recorded in this reporting quarter.](#)

3.4 Ecology Monitoring Results

- 3.4.1. Ecological monitoring was conducted as scheduled in the reporting period. Details of ecological monitoring results in the reporting period are provided in [Appendix 3.6](#).
- 3.4.2. [There is one action level triggered in the reporting quarter.](#)
- 3.4.3. [No Limit Level was triggered in the reporting quarter.](#)

3.5 Waste Management

- 3.5.1. The Summary Waste Flow Table is shown in [Appendix 3.7](#). Whenever possible, materials were reused on-site as far as practicable.

3.6 Landscape and Visual

- 3.6.1. Site audits were conducted on a bi-weekly basis and the landscape and visual mitigation measures of this project were monitored from time to time. [No non-compliance of the landscape and visual mitigation measures was recorded in the reporting quarter.](#)

3.7 Influencing Factors on the Monitoring Results

- 3.7.1. In this reporting quarter, major noise and dust sources were recorded at designated monitoring stations and are shown below.

Table 3.1 Major noise sources during monitoring sessions in the reporting period

Monitoring Stations	Major Noise Source
NM1 - Wai Loi Tsuen	Railway Noise and Road Traffic at Sheung Shui Tung Hing Road
NM2 - Fu Tei Au	Construction noise from other construction projects
NM3 - Man Kok Village	Road traffic at Po Wan Road

Table 3.2 Major dust sources during monitoring sessions in the reporting period

Monitoring Stations	Major Dust Source
AM1 - Wai Loi Tsuen	Road Traffic at Sheung Shui Tung Hing Road
AM2 - Fu Tei Au	Construction activities from other construction projects
AM1a - Site Boundary of the Shek Wu Hui STW (East)	Vehicle Movement within SWHSTW
AM2a - Site Boundary of the Shek Wu Hui STW (North)	N/A

3.7.2. Major observations were also recorded at designated monitoring locations and are shown below

Table 3.3 Major observations during ecological monitoring in the reporting period

Monitoring locations	Observations	
	Project related	Non-project related
T1 (PC1, PC2)	N/A	Human activities: fishing Construction activities
T2 (PC3, PC4)	Sheet-piling, generator & welding works Scaffolding, sedimentation tank, Excavation and crane	Human activities: fishing, landscape planting Construction activities: scaffolding, excavation, sheet-piling, generator & welding works and sedimentation tank, excavation and crane
PC5	Excavation and crane	N/A
T3 (PC6, PC7)	Sheet-piling	Human activities: Fishing Construction activities: excavation, sheet-piling, generator & welding works, scaffolding

4 Compliance Audit

- 4.0.1. Environmental monitoring works were performed in the reporting period and all monitoring results were checked and reviewed. The summary of exceedance of Action/Limit Level for environmental monitoring is presented in [Appendix 4.1](#).
- 4.0.2. The observations and recommendations made for each contract were shown in [Appendix 4.2](#).

4.1 Noise Monitoring

- 4.1.1. [No action or limit level exceedance was recorded in this reporting quarter.](#)

4.2 Air Quality Monitoring

- 4.2.1. [No action or limit level exceedance was recorded in this reporting quarter.](#)

4.3 Ecological Monitoring

- 4.3.1. [There is one action level triggered in the reporting quarter.](#)
- 4.3.2. [No Limit Level was triggered in the reporting quarter.](#)

4.4 Landscape and visual impact

- 4.4.1. [No non-conformity for landscape and visual impact was recorded in the reporting quarter.](#)

4.5 Review of the Reasons for and the Implications of Non-compliance

- 4.5.1. [No environmental non-compliance was recorded in the reporting quarter.](#)

4.6 Summary of action taken in the event of and follow-up on non-compliance

- 4.6.1. [There was no particular action taken since no non-compliance was recorded in the reporting quarter.](#)

5 Complaints, Notification of Summons and Prosecution

- 5.0.1 [There is one environmental complaint received in the reporting quarter.](#)
- 5.0.2 [No notification of summons and successful prosecution regarding construction works was recorded in the reporting quarter.](#)
- 5.0.3 [The details environmental complaints, notification of summons and successful prosecution for the Project are summarized by complaint log in **Appendix 5.1.**](#)
- 5.0.4 [Cumulative statistics on complaints and successful prosecutions are summarized in **Table 5.1** and **Table 5.2** respectively.](#)

Table 5.1 Cumulative Statistics on Complaints

Reporting Period	No. of Complaints
Commencement works to 31 December 2021	3
January 2022	0
February 2022	0
March 2022	1
Project-to-Date	4

Table 5.2 Cumulative Statistics on Successful Prosecutions

Environmental Parameters	Cumulative no. Brought Forward	No. of Successful Prosecutions this month (Offence Date)	Cumulative No. Project-to-Date
Air	-	0	0
Noise	-	0	0
Water	-	0	0
Waste	-	0	0
Total	-	0	0

6 Comment, Conclusions and Recommendations

6.1 Review of Monitoring Methodology and the Practicality and Effectiveness of EM&A Programme

6.1.1. In terms of project construction phase monitoring, with the implementation of mitigation measures as recommended, no project related exceedance was recorded. In general, no adverse construction air and noise impacts were recorded within the project area with the mitigation measures in place. It could be concluded that no adverse environmental impact was caused to the surrounding environment and the sensitive receivers. The overall environmental impact control of the Project is considered to be effective and efficient.

6.2 Review on Effectiveness of Mitigation Measures

6.2.1. The mitigation measures according to the Environmental Mitigation Implementation Schedule (EMIS) and the EIA are considered effective in minimizing environmental impacts as no exceedances related to the Project works was recorded throughout the monitoring period. Hence, the EM&A programme was considered effective and shall be maintained.

6.2.2. The Contractor has implemented the recommended mitigation measures except for those mitigation measures not applicable at this stage. **No site audit non-compliance was recorded during the reporting quarter.**

6.2.3. Environmental monitoring works were carried out in the reporting quarter and all monitoring results were checked and reviewed.

6.3. Recommendations


6.3.1. In regards to the results and findings during the weekly environmental inspections in the reporting period, recommendations were made as follow.

Table 6.1 Summary table of recommendations in terms of environmental parameters

Parameters	Recommendations
Air Quality	Dust suppression measures like water spraying or using tarpaulin should be enhanced for exposed stockpiles and other construction activities.
Noise	Acoustic materials or other noise minimization measures should be adopted or enhanced especially for drilling and piling activities.
Water Quality	Sandbags or other measures should be adopted to prevent site surface runoff from entering nearby water bodies.
Ecology	2m solid dull green barrier fences should be erected and maintained properly along the project boundaries of all active work sites under EP condition 2.7.
Waste Management	Oil/chemical containers should be stored properly.
	Proper handling of oil/chemical containers to avoid any stains or spillages.
	Good waste segregation practice should be maintained.

Figure 2.1

Project Layout




Shek Wu Hui Effluent Polishing Plant
 General Site Layout of SWHEPP

SCALE	As Shown	DATE	SEP 2019
CHECK	JM	DRAWN	SY
JOB No.		FIGURE NO.	2.1
		REV	-



Figure 2.2


Project Organization Chart



Shek Wu Hui Effluent Polishing Plant - Project Organisation For Environmental Monitoring and Audit	SCALE	N.T.S.	DATE	Sep 2019
	CHECK	JW	DRAWN	SY
	JOB NO.		FIGURE NO.	2.2

Figure 4.1

Locations of Noise Monitoring Stations



LEGEND



Site Boundary of Shek Wu Hui Effluent Polishing Plant - Main Work Stage 1




Noise Monitoring Stations

Shek Wu Hui Effluent Polishing Plant
Location of Noise Monitoring Stations

SCALE	1:4000 A4	DATE	SEP 2019	
CHECK	JM	DRAWN	SY	
JOB No.	MA19019	FIGURE NO.	4.1	REVISION
				-

Figure 4.2

Locations of Air Quality Monitoring Stations




Shek Wu Hui Effluent Polishing Plant -
Location of Air Quality Monitoring Stations

SCALE	1:400 A4	DATE	SEP 2019
CHECK	JM	DRAWN	SY
JOB No.		FIGURE NO.	4.2
		REVISION	-

Figure 4.3

Locations of Ecological Monitoring Stations



- Legend**
- - - Project Site Boundary
 - - - Walk Transects
 - Point Count Locations

PREPARED BY
Lam Environmental Services Limited
 19/F Remex Centre
 42 Wong Chuk Hang Road,
 Hong Kong
 Telephone: (852) 2882-3939
 Facsimile: (852) 2882-3331
 E-mail: info@lamenviro.com
 Website: <http://www.lamenviro.com>

CONTRACT NO.
SPW 12/2021

PROJECT TITLE
**Shek Wu Hui Effluent Polishing
 Plant - Main Works
 Survey Location for Ecological
 Monitoring**

SCALE 1:7500@A4	DATE Sept 2021
DRAWN BY AL	CHECK BY MC
FIGURE NO. 4.3	REVISION NO. -



Appendix 1.1

Construction Programme of Individual Contracts

ID	Activity ID	Key Date	Task Name	Incliment Weather CE no. (NCE no.)	PMI & CE no. (NCE no.)	Baseline Duration	Baseline Start	Baseline Finish	Duration	Start	Finish	Actual Start	Actual Finish	Predecessors	Successors	Total Slack	Risk Allowance	% Complete	
1	CD-1000		Contract Dates			1585 days	Mon 18/11/19	Thu 27/3/25	1651.5 days	Mon 18/11/19	Fri 13/6/25	Mon 18/11/19	NA			88.5 days		0%	
2	CD-1010		Starting Date			0 days	Mon 18/11/19	Mon 18/11/19	0 days	Mon 18/11/19	Mon 18/11/19	Mon 18/11/19	Mon 18/11/19		8,9,13FS+290 days,14FS+311 days	0 days		100%	
3	CAD-1000		Access Dates (cal. day)			310 days	Mon 18/11/19	Wed 23/9/20	289 days	Mon 18/11/19	Wed 2/9/20	Mon 18/11/19	Wed 2/9/20			0 days		100%	
4	CAD-1010		Portion B-1 (Access Road AR3)			0 days	Mon 18/11/19	Mon 18/11/19	0 days	Fri 10/1/20	Fri 10/1/20	Fri 10/1/20	Fri 10/1/20		201	0 days		100%	
5	CAD-1020		Portion B-1A (Area for the works for Sidestream Treatment Facilities by Others)			0 days	Mon 18/11/19	Mon 18/11/19	0 days	Fri 10/1/20	Fri 10/1/20	Fri 10/1/20	Fri 10/1/20			0 days		100%	
6	CAD-1030		Portion B-2 (Inlet Works No.1)			0 days	Mon 18/11/19	Mon 18/11/19	0 days	Fri 10/1/20	Fri 10/1/20	Fri 10/1/20	Fri 10/1/20		295,306	0 days		100%	
7	CAD-1040		Portion B-2A (Area for the pipe-jacking works by others)			0 days	Mon 18/11/19	Mon 18/11/19	0 days	Fri 10/1/20	Fri 10/1/20	Fri 10/1/20	Fri 10/1/20			0 days		100%	
8	CAD-1050		Portion B-3 (Primary Sedimentation Tanks No. 1-4)			0 days	Mon 18/11/19	Mon 18/11/19	0 days	Mon 18/11/19	Mon 18/11/19	Mon 18/11/19	Mon 18/11/19		335	0 days		100%	
9	CAD-1060		Portion B-4 (Bioreactor No. 2A & 2B)			0 days	Mon 18/11/19	Mon 18/11/19	0 days	Mon 18/11/19	Mon 18/11/19	Mon 18/11/19	Mon 18/11/19		353	0 days		100%	
10	CAD-1070		Portion B-5 (Membrane Facilities Building No.2)			0 days	Mon 18/11/19	Mon 18/11/19	0 days	Tue 17/3/20	Tue 17/3/20	Tue 17/3/20	Tue 17/3/20		402,419,425	0 days		100%	
11	CAD-1080		Portion B-6 (SAS Pumping Station)			0 days	Mon 18/11/19	Mon 18/11/19	0 days	Mon 18/11/19	Mon 18/11/19	Mon 18/11/19	Mon 18/11/19		434	0 days		100%	
12	CAD-1090		Portion B-7 (Ancillary structures)			0 days	Mon 18/11/19	Mon 18/11/19	0 days	Mon 18/11/19	Mon 18/11/19	Mon 18/11/19	Mon 18/11/19		461	0 days		100%	
13	CAD-1100		Portion B-7A (Alteration works for existing Power House)			0 days	Wed 2/9/20	Wed 2/9/20	0 days	Wed 2/9/20	Wed 2/9/20	Wed 2/9/20	Wed 2/9/20		539FS-1 day,29FS+179 days	0 days		100%	
14	CAD-1110		Portion B-8 (Alteration for existing Membrane Facilities Building No.1)			0 days	Tue 22/9/20	Tue 22/9/20	0 days	Wed 26/9/20	Wed 26/9/20	Wed 26/9/20	Wed 26/9/20		541FS-1 day	0 days		100%	
15	CAD-1020		Portion B-8A (Alteration of air supply main for existing Air Blower House No.2)			0 days	Mon 18/11/19	Mon 18/11/19	0 days	Mon 18/11/19	Mon 18/11/19	Mon 18/11/19	Mon 18/11/19		532	0 days		100%	
16	CAD-1130		Portion B-9 (remainder works in Zone B)			0 days	Mon 18/11/19	Mon 18/11/19	0 days	Mon 18/11/19	Mon 18/11/19	Mon 18/11/19	Mon 18/11/19		542,556	0 days		100%	
17	CAD-1140		Portion B-9A (Area for the pipe-jacking works by others)			0 days	Mon 18/11/19	Mon 18/11/19	0 days	Mon 18/11/19	Mon 18/11/19	Mon 18/11/19	Mon 18/11/19			0 days		100%	
18	CAD-1150		Portion B-9B (Area for underground pipework modification and connection works by others)			0 days	Mon 18/11/19	Mon 18/11/19	0 days	Mon 18/11/19	Mon 18/11/19	Mon 18/11/19	Mon 18/11/19			0 days		100%	
19	CAD-1160		Portion B-9C (Area for the works for pipeworks)			0 days	Wed 22/7/20	Wed 22/7/20	0 days	Fri 24/7/20	Fri 24/7/20	Fri 24/7/20	Fri 24/7/20		2FS+151 days	0 days		100%	
20	CKD-1000		Key Dates (cal. day)			1440 days	Tue 19/11/19	Sat 28/10/23	1144 days	Fri 27/11/20	Mon 15/1/24	Fri 27/11/20	NA			618 days		99%	
21	CKD-1010		KD1A completion of AR3 in Portion B-1 (375 days after starting date)			300 days	Tue 19/11/19	Sun 13/9/20	0 days	Fri 27/11/20	Fri 27/11/20	Fri 27/11/20	Fri 27/11/20		2FS+376 days	0 days		100%	
22	CKD-1020		KD1B completion of utilities diversion for commencement of Inlet Works No.1 in Portion B-2 (438.5 days after starting date)			360 days	Tue 19/11/19	Thu 12/11/20	1 day	Sat 30/1/21	Sat 30/1/21	Sat 30/1/21	Sat 30/1/21		2FS+439.5 days	0 days		100%	
23	CKD-1030		KD1C completion of civil and structural works of Inlet Works No.1 in Portion B-2 (1068.5 days after starting date)			990 days	Tue 19/11/19	Thu 4/8/22	0 days	Sat 22/10/22	Sat 22/10/22	NA	NA	2FS+1069.5 days	67	1056.5 days		0%	
24	CKD-1040		KD1D completion of civil and structural works of Primary Sedimentation Tanks in Portion B-3 (1190days after starting date)			1190 days	Tue 19/11/19	Mon 20/2/23	0 days	Mon 20/2/23	Mon 20/2/23	NA	NA	2FS+1191 days	70	947 days		0%	
25	CKD-1050		KD1E completion of civil and structural works of Bioreactor in Portion B-4 (1140days after starting date)			1140 days	Tue 19/11/19	Sun 1/1/23	0 days	Sun 1/1/23	Sun 1/1/23	NA	NA	2FS+1141 days		997 days		0%	
26	CKD-1060		KD1F completion of civil and structural works of MFB from B2 floor to 1st floor level in Portion B-5 (855.5 days after starting date)			800 days	Tue 19/11/19	Wed 26/1/22	0 days	Wed 23/3/22	Wed 23/3/22	NA	NA	2FS+856.5 days	74	1273.5 days		0%	
27	CKD-1070		KD1G completion of civil and structural works of MFB in Portion B-5 (1002.5 days after starting date)			950 days	Tue 19/11/19	Sat 25/6/22	0 days	Wed 17/8/22	Wed 17/8/22	NA	NA	2FS+1003.5 days	78	1126.5 days		0%	
28	CKD-1080		KD1H completion of civil and structural works of SAS Pumping Station in Portion B-6 (703.5 days after starting date)			630 days	Tue 19/11/19	Mon 9/8/21	0 days	Fri 22/10/21	Fri 22/10/21	NA	NA	2FS+704.5 days	82	1425.5 days		0%	
29	CKD-1090		KD1I completion alteration works for existing Power House in Portion B-7A (179days after access date of B-7A)			150 days	Fri 4/9/20	Sun 31/1/21	1 day	Mon 1/3/21	Mon 1/3/21	Mon 1/3/21	Mon 1/3/21		13FS+179 days	0 days		100%	
30	CKD-1100		KD1J completion of auxiliary facilities in Portion B-7 (811.5 days after starting date)			800 days	Tue 19/11/19	Wed 26/1/22	0 days	Mon 7/2/22	Mon 7/2/22	NA	NA	2FS+812.5 days	86	1317.5 days		0%	
31	CKD-1110		KD2A completion of effluent pipes to UV system and connection to its downstream in Portion B-9 (577.5 days after starting date)			495 days	Tue 19/11/19	Sat 27/3/21	0 days	Fri 18/6/21	Fri 18/6/21	Fri 18/6/21	Fri 18/6/21		2FS+578.5 days	93	0 days		100%
32	CKD-1120		KD2B completion of air supply main alternation to existing air blower house No.2 in Portion B-8A (494 days after starting date)			420 days	Tue 19/11/19	Mon 11/1/21	0 days	Fri 26/3/21	Fri 26/3/21	Fri 26/3/21	Fri 26/3/21		2FS+495 days	0 days		100%	
33	CKD-1130		KD3A completion of all utilities and road works (1519 days after starting date)			1440 days	Tue 19/11/19	Sat 28/10/23	0 days	Mon 15/1/24	Mon 15/1/24	NA	NA	2FS+1520 days	99	606 days		0%	
34	CCD-1000		Completion Date (cal. Day)			1956 days	Tue 19/11/19	Thu 27/3/25	1056 days	Sat 23/7/22	Fri 13/6/25	Sat 23/7/22	NA			50.5 days		0%	
35	CCD-1010		Section 1 of the Works (1,543.5 after starting date)			1460 days	Fri 17/11/23	Fri 9/2/24	0 days	Fri 9/2/24	Fri 9/2/24	NA	NA	2FS+1544.5 days	105	0 days		0%	
36	CCD-1020		Section 2 of the Works (977.5 after starting date)			900 days	Tue 19/11/19	Fri 6/5/22	0 days	Sat 23/7/22	Sat 23/7/22	NA	NA	2FS+978.5 days	111	0 days		0%	
37	CCD-1030		Section 3 of the Works (1,697.5 after starting date)			1590 days	Tue 19/11/19	Tue 12/6/24	0 days	Wed 12/6/24	Wed 12/6/24	Wed 12/6/24	Wed 12/6/24		NA	2FS+1668.5 days	39FS+1 day,117,38FS+1 day	-77.5 days	99%
38	CCD-1040		Defects Liability Period			365 days	Wed 27/3/24	Thu 27/3/25	365 days	Thu 13/6/24	Fri 13/6/25	NA	NA	37FS+1 day		0 days		0%	
39	CCD-1050		Landscape Establishment Works			365 days	Wed 27/3/24	Thu 27/3/25	365 days	Thu 13/6/24	Fri 13/6/25	NA	NA	37FS+1 day		103.5 days		0%	
40	PD-1000		Planned Completion			1686 days	Fri 14/8/20	Thu 27/3/25	1820 days	Wed 30/9/20	Wed 24/9/25	Wed 30/9/20	NA			0 days		3%	
41	PCD-1000		Planned Completion - Key Dates (cal. day)			1170 days	Fri 14/8/20	Sat 28/10/23	1321 days	Wed 30/9/20	Mon 13/5/24	Wed 30/9/20	NA			-119 days		99%	
42	PKD-1010	KD1A	KD1A completion of AR3 in Portion B-1 (300days after starting date)			0 days	Sat 12/9/20	Sat 12/9/20	0 days	Wed 30/9/20	Wed 30/9/20	Wed 30/9/20	Wed 30/9/20		210FF	0 days		100%	
43	PCD-1020	KD1B	KD1B completion of utilities diversion for commencement of Inlet Works No.1 in Portion B-2 (360days after starting date)			0 days	Fri 14/8/20	Fri 14/8/20	0 days	Fri 22/1/21	Fri 22/1/21	Fri 22/1/21	Fri 22/1/21		286FF,291FF,273FF	0 days		100%	
44	PCD-1030	KD1C	KD1C completion of civil and structural works of Inlet Works No.1 in Portion B-2 (990days after starting date)			0 days	Thu 4/8/22	Thu 4/8/22	0 days	Thu 1/12/22	Thu 1/12/22	NA	NA	330FF,322FF,248FF,294FF,212FF,250FF		-40 days		0%	
45	PCD-1040	KD1D	KD1D completion of civil and structural works of Primary Sedimentation Tanks in Portion B-3 (1190days after starting date)			0 days	Mon 20/2/23	Mon 20/2/23	0 days	Mon 20/2/23	Mon 20/2/23	NA	NA	349FF,348FF,351FF,333FF		0 days		0%	
46	PCD-1050	KD1E	KD1E completion of civil and structural works of Bioreactor in Portion B-4 (1,140days after starting date)			0 days	Sat 31/12/22	Sat 31/12/22	0 days	Sat 22/4/23	Sat 22/4/23	NA	NA	391FF,397FF,393FF,396FF,392FF		-111 days		0%	
47	PCD-1060	KD1F	KD1F completion of civil and structural works of MFB from B2 floor to 1st floor level in Portion B-5 (800days after starting date)			0 days	Tue 25/1/22	Tue 25/1/22	0 days	Thu 4/8/22	Thu 4/8/22	NA	NA	430FF		-135 days		0%	
48	PCD-1070	KD1G	KD1G completion of civil and structural works of MFB in Portion B-5 (950days after starting date)			0 days	Sat 25/6/22	Sat 25/6/22	0 days	Wed 28/12/22	Wed 28/12/22	NA	NA	431FF		-133 days		0%	
49	PCD-1080	KD1H	KD1H completion of civil and structural works of SAS Pumping Station in Portion B-6 (630days after starting date)			0 days	Mon 9/8/21	Mon 9/8/21	0 days	Sat 19/3/22	Sat 19/3/22	NA	NA	459FF,458FF		-148 days		0%	
50	PCD-1090	KD1I	KD1I completion alteration works for existing Power House in Portion B-7A (150days after access date of B-7A)			0 days	Sat 30/1/21	Sat 30/1/21	1 day	Fri 29/1/21	Fri 29/1/21	Fri 29/1/21	Fri 29/1/21		539FF	0 days		100%	
51	PCD-1100	KD1J	KD1J completion of auxiliary facilities in Portion B-7 (800days after starting date)			0 days	Wed 26/1/22	Wed 26/1/22	0 days	Mon 13/6/22	Mon 13/6/22	NA	NA	496FF,495FF,521FF,520FF,513FF,512FF		-126 days		0%	
52	PCD-1110	KD2A	KD2A completion of effluent pipes to UV system and connection to its downstream in Portion B-9 (495days after starting date)			0 days	Sat 27/3/21	Sat 27/3/21	0 days	Wed 4/8/21	Wed 4/8/21	NA	NA	545FF,543FF		-47 days		0%	
53	PCD-1120	KD2B	KD2B completion of air supply main alternation to existing air blower house No.2 in Portion B-8A (420days after starting date)			0 days	Thu 3/9/20	Thu 3/9/20	1 day	Fri 26/3/21	Fri 26/3/21	Fri 26/3/21	Fri 26/3/21		532FF,536FF,537FF,538FF	0 days		100%	
54	PCD-1130	KD3A	KD3A completion of all utilities and road works (1440days after starting date)			0 days	Sat 28/10/23	Sat 28/10/23	0 days	Mon 13/5/24	Mon 13/5/24	NA	NA	555FF,557FF		-119 days		0%	
55	PCD-1000		Planned Completion Date (cal. Day)			1056 days	Fri 6/5/22	Thu 27/3/25	1054 days	Sat 5/11/22	Wed 24/9/25	NA	NA			-106 days		0%	
56	PCD-1010	SW1	Section 1 of the Works (1,460 after starting date)			0 days	Wed 23/8/23	Wed 23/8/23	0 days	Mon 27/11/23	Mon 27/11/23	NA	NA	522FF,514FF,477FF,504FF,488FF,460FF		73 days		0%	
57	PCD-1020	SW2	Section 2 of the Works (900 after starting date)			0 days	Fri 6/5/22	Fri 6/5/22											

ID	Activity ID	Key Date	Task Name	Inclment Weather CE no. (NCE no.)	PMI & CE no. (NCE no.)	Baseline Duration	Baseline Start	Baseline Finish	Duration	Start	Finish	Actual Start	Actual Finish	Predecessors	Successors	Total Slack	Risk Allowance	% Complete
85	ET1H-1100		Inclment Weather to KD1J (cal. Day)			0 days	NA	NA	49 days	Mon 7/2/22	Mon 28/3/22	NA	NA			1276.5 days		0%
86	ET1H-1110		Delay and Disruption of Works before June 2021			0 days	NA	NA	23 days	Mon 7/2/22	Wed 2/3/22	NA	NA 30		87	1276.5 days		0%
87	ET1H-1120		Delay and Disruption of Works in June 2021			0 days	NA	NA	26 days	Wed 2/3/22	Mon 28/3/22	NA	NA 86			1276.5 days		0%
88	ET2A-1000		Effects to KD2A			0 days	NA	NA	53 days	Fri 18/6/21	Tue 10/8/21	Fri 18/6/21	NA			1506.5 days		24%
89	ET2A-1100		Inclment Weather to KD2A (cal. Day)			49 days	NA	NA	49 days	Tue 22/6/21	Tue 10/8/21	Tue 22/6/21	NA			1506.5 days		17%
90	ET2A-1110		Delay and Disruption of Works before June 2021			0 days	NA	NA	23 days	Tue 22/6/21	Thu 15/7/21	Tue 22/6/21	NA 93		91	1506.5 days		37%
91	ET2A-1120		Delay and Disruption of Works in June 2021			0 days	NA	NA	26 days	Thu 15/7/21	Tue 10/8/21	NA	NA 90			1506.5 days		0%
92	ET2A-1200		Other Events to KD2A (not all)			0 days	NA	NA	4 days	Fri 18/6/21	Tue 22/6/21	Fri 18/6/21	Tue 22/6/21			0 days		100%
93	ET2A-1210		Special working arrangement due to COVID-19 in January 2020			0 days	NA	NA	4 days	Fri 18/6/21	Tue 22/6/21	Fri 18/6/21	Tue 22/6/21 31		90	0 days		100%
94	ET3A-1000		Effects to KD3A			0 days	NA	NA	53 days	Tue 16/1/24	Fri 8/3/24	NA	NA			565 days		0%
95	ET3A-1100		Inclment Weather to KD3A (cal. Day)			49 days	NA	NA	49 days	Sat 20/1/24	Fri 8/3/24	NA	NA			565 days		0%
96	ET3A-1110		Delay and Disruption of Works before June 2021			0 days	NA	NA	23 days	Sat 20/1/24	Sun 11/2/24	NA	NA 99		97	565 days		0%
97	ET3A-1120		Delay and Disruption of Works in June 2021			0 days	NA	NA	26 days	Mon 12/2/24	Fri 8/3/24	NA	NA 96			565 days		0%
98	ET3A-1200		Other Events to KD3A (not all)			0 days	NA	NA	4 days	Tue 16/1/24	Fri 19/1/24	NA	NA			565 days		0%
99	ET3A-1210		Special working arrangement due to COVID-19 in January 2020			0 days	NA	NA	4 days	Tue 16/1/24	Fri 19/1/24	NA	NA 33		96	565 days		0%
100	ETS1-1000		Effects to Section 1 of the Works			0 days	NA	NA	53 days	Fri 9/2/24	Tue 2/4/24	NA	NA			540.5 days		0%
101	ETS1-1100		Inclment Weather to Section 1 of the Works (cal. Day)			49 days	NA	NA	49 days	Tue 13/2/24	Tue 2/4/24	NA	NA			540.5 days		0%
102	ETS1-1110		Delay and Disruption of Works before June 2021			0 days	NA	NA	23 days	Tue 13/2/24	Thu 7/3/24	NA	NA 105		103	540.5 days		0%
103	ETS1-1120		Delay and Disruption of Works in June 2021			0 days	NA	NA	26 days	Thu 7/3/24	Tue 2/4/24	NA	NA 102			540.5 days		0%
104	ETS1-1200		Other Events to Section 1 of the Works (not all)			0 days	NA	NA	4 days	Fri 9/2/24	Tue 13/2/24	NA	NA			540.5 days		0%
105	ETS1-1210		Special working arrangement due to COVID-19 in January 2020			0 days	NA	NA	4 days	Fri 9/2/24	Tue 13/2/24	NA	NA 35		102	540.5 days		0%
106	ETS2-1000		Effects to Section 2 of the Works			0 days	NA	NA	53 days	Sat 23/7/22	Wed 14/9/22	NA	NA			1106.5 days		0%
107	ETS2-1100		Inclment Weather to Section 2 of the Works (cal. Day)			49 days	NA	NA	49 days	Wed 27/7/22	Wed 14/9/22	NA	NA			1106.5 days		0%
108	ETS2-1110		Delay and Disruption of Works before June 2021			0 days	NA	NA	23 days	Wed 27/7/22	Fri 19/8/22	NA	NA 111		109	1106.5 days		0%
109	ETS2-1120		Delay and Disruption of Works in June 2021			0 days	NA	NA	26 days	Fri 19/8/22	Wed 14/9/22	NA	NA 108			1106.5 days		0%
110	ETS2-1200		Other Events to Section 2 of the Works (not all)			0 days	NA	NA	4 days	Sat 23/7/22	Wed 27/7/22	NA	NA			1106.5 days		0%
111	ETS2-1210		Special working arrangement due to COVID-19 in January 2020			0 days	NA	NA	4 days	Sat 23/7/22	Wed 27/7/22	NA	NA 36		108	1106.5 days		0%
112	ETS3-1000		Effects to Section 3 of the Works			0 days	NA	NA	53 days	Wed 12/6/24	Sun 4/8/24	NA	NA			416.5 days		0%
113	ETS3-1100		Inclment Weather to Section 3 of the Works (cal. Day)			49 days	NA	NA	49 days	Sun 16/6/24	Sun 4/8/24	NA	NA			416.5 days		0%
114	ETS3-1110		Delay and Disruption of Works before June 2021			0 days	NA	NA	23 days	Sun 16/6/24	Tue 9/7/24	NA	NA 117		115	416.5 days		0%
115	ETS3-1120		Delay and Disruption of Works in June 2021			0 days	NA	NA	26 days	Tue 9/7/24	Sun 4/8/24	NA	NA 114			416.5 days		0%
116	ETS3-1200		Other Events to Section 3 of the Works (not all)			0 days	NA	NA	4 days	Wed 12/6/24	Sun 16/6/24	NA	NA			416.5 days		0%
117	ETS3-1210		Special working arrangement due to COVID-19 in January 2020			0 days	NA	NA	4 days	Wed 12/6/24	Sun 16/6/24	NA	NA 37		114	416.5 days		0%
118	SUB-1000		Submissions (cal. day)			1564 days	Mon 18/11/19	Wed 28/2/24	1956 days	Mon 18/11/19	Wed 26/3/25	Mon 18/11/19	NA			182 days		60%
119	SUBS-1000		Subletting Package			96 days	Mon 18/11/19	Fri 21/2/20	562 days	Mon 18/11/19	Tue 1/6/21	Mon 18/11/19	Tue 1/6/21			0 days		100%
120	SUBS-1010		Prepare & submit subletting procedure			12 days	Mon 18/11/19	Fri 29/11/19	12 days	Mon 18/11/19	Mon 18/11/19	Fri 29/11/19	Fri 29/11/19 2		121	0 days		100%
121	SUBS-1020		PM review and accept subletting procedure			15 days	Sat 30/11/19	Wed 11/12/19	12 days	Sat 30/11/19	Wed 11/12/19	Sat 30/11/19	Wed 11/12/19 120		142,122,125,124,123	0 days		100%
122	SUBS-1030		Subletting for demolition works			24 days	Thu 12/12/19	Sat 4/1/20	93 days	Thu 12/12/19	Wed 18/3/20	Tue 17/12/19	Wed 18/3/20 121,154		339,462,295,402,539,359	0 days		100%
123	SUBS-1040		Subletting for UU diversion for Inlet Works No.1			24 days	Thu 12/12/19	Sat 4/1/20	78 days	Thu 12/12/19	Fri 10/1/20	Fri 27/3/20	Fri 10/1/20	Fri 27/3/20 121	212	0 days		100%
124	SUBS-1050		Subletting for inspection pit excavation			0 days	NA	NA	56 days	Thu 19/12/19	Wed 12/2/20	Thu 19/12/19	Wed 12/2/20 121,154		214,126	0 days		100%
125	SUBS-1060		Subletting for Preliminary Works (topographic surveying)			14 days	Thu 12/12/19	Wed 25/12/19	54 days	Fri 20/12/19	Tue 11/2/20	Fri 20/12/19	Tue 11/2/20 121,154		159,198,129,130,131,127	0 days		100%
126	SUBS-1070		Subletting for AR3 access road			24 days	Thu 12/12/19	Sat 4/1/20	0 days	Fri 13/12/19	Fri 13/12/19	Fri 13/12/19	Tue 11/2/20 124		127,210	0 days		100%
127	SUBS-1080		Subletting for pre-drilling works			24 days	Thu 12/12/19	Sat 4/1/20	38 days	Thu 6/2/20	Fri 20/3/20	Thu 6/2/20	Fri 20/3/20 125,126		452,342,414,128	0 days		100%
128	SUBS-1090		Subletting for Contractor designer for temporary works and ICE			24 days	Thu 12/12/19	Sat 4/1/20	71 days	Mon 16/12/19	Mon 24/2/20	Mon 16/12/19	Mon 24/2/20 127		0 days		100%	
129	SUBS-1100		Subletting for independent BIM consultant			24 days	Thu 12/12/19	4/1/20	0 days	Wed 11/12/19	Thu 23/1/20	Wed 11/12/19	Thu 23/1/20 125		193	0 days		100%
130	SUBS-1110		Subletting for independent BIM services			0 days	NA	NA	15 days	Tue 14/1/20	Wed 28/2/20	Tue 14/1/20	Wed 28/2/20 125		193	0 days		100%
131	SUBS-1120		Subletting for Design, Supply & Install of Temporary Activated Carbon Deodorization Units (E&M Works)			0 days	NA	NA	0 days	Fri 13/12/19	Tue 11/2/20	Fri 13/12/19	Tue 11/2/20 125		132,133	0 days		100%
132	SUBS-1130		Subletting for pre-bored H pile works			36 days	Thu 12/12/19	Thu 16/1/20	45 days	Sun 5/7/20	Tue 18/8/20	Sun 5/7/20	Tue 18/8/20 131		343,415,453,309	0 days		100%
133	SUBS-1140		Subletting for Sheelple installation works			0 days	NA	NA	45 days	Tue 1/9/20	Thu 15/10/20	Thu 1/9/20	Thu 15/10/20 131		344,455,134,135	0 days		100%
134	SUBS-1150		Subletting for ELS works for Inlet Works No.1			48 days	Sun 5/1/20	Fri 21/2/20	85 days	Fri 16/10/20	Fri 8/1/21	Fri 16/10/20	Fri 8/1/21 133		0 days		100%	
135	SUBS-1160		Subletting for ELS works for Membrane Facilities Building and other buildings			48 days	Sun 5/1/20	Fri 21/2/20	85 days	Fri 16/10/20	Fri 8/1/21	Fri 16/10/20	Fri 8/1/21 133		346,389,456,136,137,138,139,140	0 days		100%
136	SUBS-1170		Subletting for structural works for Inlet Works Building			48 days	Thu 12/12/19	Tue 28/1/20	48 days	Sat 9/1/21	Thu 25/2/21	Sat 9/1/21	Thu 25/2/21 135		0 days		100%	
137	SUBS-1180		Subletting for structural works for Primary Sedimentation Tanks			48 days	Thu 12/12/19	Tue 28/1/20	48 days	Sat 9/1/21	Thu 25/2/21	Sat 9/1/21	Thu 25/2/21 135		348	0 days		100%
138	SUBS-1190		Subletting for structural works for Bioreactors			48 days	Thu 12/12/19	Tue 28/1/20	48 days	Sat 9/1/21	Thu 25/2/21	Sat 9/1/21	Thu 25/2/21 135		391	0 days		100%
139	SUBS-1200		Subletting for structural works for Membrane Facilities Building			48 days	Thu 12/12/19	Tue 28/1/20	48 days	Sat 9/1/21	Thu 25/2/21	Sat 9/1/21	Thu 25/2/21 135		426	0 days		100%
140	SUBS-1210		Subletting for structural works for SAS pumping house and ancillary structures			48 days	Thu 12/12/19	Tue 28/1/20	48 days	Sat 9/1/21	Thu 25/2/21	Sat 9/1/21	Thu 25/2/21 135		141	0 days		100%
141	SUBS-1220		Subletting for ABWF works			48 days	Thu 12/12/19	Tue 28/1/20	48 days	Fri 26/2/21	Wed 14/4/21	Fri 26/2/21	Wed 14/4/21 140		332,350,398,460,488,504,514,522	0 days		100%
142	SUBS-1230		Subletting for Process Pipeworks, Utilities and Roadworks			48 days	Thu 12/12/19	Tue 28/1/20	150 days	Fri 22/5/20	Sun 18/10/20	Fri 22/5/20	Sun 18/10/20 121		532,549,551,552,553,554,543	0 days		100%
143	SUBS-1240		Subletting for Landscape Hardworks and Softworks			48 days	Thu 12/12/19	Tue 28/1/20	48 days	Thu 15/4/21	Tue 1/6/21	Thu 15/4/21	Tue 1/6/21 141		559,560	0 days		100%
144	SUBS-1250		Subletting for Trial dewatering works and installation of additional stop logs at BR2 connon channel due to malfunctioned of existing penstock at FST no. 5 and 7 (EWN 055)			0 days	NA	NA	15 days	Tue 15/9/20	Tue 29/9/20	Tue 15/9/20	Tue 29/9/20		355	0 days		100%
145	SUBS-1260		Subletting for Diversion of Power supply for existing Slaughter House pump station (CE 034)			0 days	NA	NA	14 days	Mon 21/9/20	Sun 4/10/20	Mon 21/9/20	Sun 4/10/20			0 days		100%
146	SUBS-1270		Subletting for Decommission of existing power and signal systems in leachate Pump station switch room (PMI 039)			0 days	NA	NA	14 days	Mon 21/9/20	Sun 4/10/20	Mon 21/9/20	Sun 4/10/20		439	0 days		100%
147	SUBS-1280		Subletting for Diversion of Existing DN250 Leachate Raising Main (PPMI 025)			0 days	NA	NA	31 days	Mon 21/9/								


ID	Activity ID	Key Date	Task Name	Incliment Weather CE no. (NCE no.)	PMI & CE no. (NCE no.)	Baseline Duration	Baseline Start	Baseline Finish	Duration	Start	Finish	Actual Start	Actual Finish	Predecessors	Successors	Total Slack	Risk Allowance	% Complete	Gantt Chart (Qtr 3 2019 - Qtr 3 2024)											
170	SUBA-1130b		Prepare and submit Dewatering proposal for basement construction for Primary Sedimentation tanks No.1-4			0 days	NA	NA	24 days	Fri 1/7/22	Mon 25/7/22	NA	NA	NA3465F		1158 days		0%	[Gantt bar for 170: 0% complete, start Fri 1/7/22, end Mon 25/7/22]											
171	SUBA-1130c		Prepare and submit Dewatering proposal for basement construction for Bioreactor No. 2A&2B			0 days	NA	NA	24 days	Sun 15/5/22	Wed 8/6/22	NA	NA	NA3895F		1205 days		0%	[Gantt bar for 171: 0% complete, start Sun 15/5/22, end Wed 8/6/22]											
172	SUBA-1140		Prepare and submit Pre-construction condition survey of existing structures/ services			24 days	Wed 5/2/20	Fri 28/2/20	0 days	Mon 18/11/19	Fri 6/3/20	Mon 18/11/19	Fri 6/3/20	198		0 days		100%	[Gantt bar for 172: 100% complete, start Mon 18/11/19, end Fri 6/3/20]											
173	SUBA-1150		Prepare and submit Settlement and movement monitoring proposal of existing structures/ services			24 days	Wed 5/2/20	Fri 28/2/20	110 days	Mon 18/11/19	Fri 6/3/20	Mon 18/11/19	Fri 6/3/20	198FS+120 days		0 days		100%	[Gantt bar for 173: 100% complete, start Mon 18/11/19, end Fri 6/3/20]											
174	SUBA-1160		Prepare and submit design of structure elements of the temporary activated carbon deodorization unit			60 days	Fri 1/7/20	Mon 16/3/20	60 days	Mon 18/11/19	Mon 16/3/20	Mon 18/11/19	Mon 16/3/20	2FS+60 days		0 days		100%	[Gantt bar for 174: 100% complete, start Mon 18/11/19, end Mon 16/3/20]											
175	SUBA-1170		Prepare of RSE and structural design for alternation and additional (A&A) works at Membrane Facilities Building No.1			180 days	Mon 18/10/21	Fri 15/4/22	180 days	Mon 18/10/21	Fri 15/4/22	NA	NA		541	332 days		0%	[Gantt bar for 175: 0% complete, start Mon 18/10/21, end Fri 15/4/22]											
176	SUBA-1180		Prepare of RSE and structural design for alternation and additional (A&A) works at Main Power House			44 days	Wed 15/7/20	Thu 3/9/20	60 days	Mon 6/7/20	Thu 3/9/20	Mon 6/7/20	Thu 3/9/20		539	0 days		100%	[Gantt bar for 176: 100% complete, start Mon 6/7/20, end Thu 3/9/20]											
177	SUBE-1000		Environmental Aspect Submissions			45 days	Mon 18/11/19	Wed 1/1/20	81 days	Mon 18/11/19	Thu 6/2/20	Mon 18/11/19	Thu 6/2/20			0 days		100%	[Gantt bar for 177: 100% complete, start Mon 18/11/19, end Thu 6/2/20]											
178	SUBE-1010		Prepare, submit & approve Site Management Plan for Trip Tricket System			45 days	Mon 18/11/19	Wed 1/1/20	66 days	Mon 18/11/19	Wed 22/1/20	Mon 18/11/19	Wed 22/1/20			0 days		100%	[Gantt bar for 178: 100% complete, start Mon 18/11/19, end Wed 22/1/20]											
179	SUBE-1020		Prepare, submit & approve Waste Management Plan			45 days	Mon 18/11/19	Wed 1/1/20	81 days	Mon 18/11/19	Thu 6/2/20	Mon 18/11/19	Thu 6/2/20			0 days		100%	[Gantt bar for 179: 100% complete, start Mon 18/11/19, end Thu 6/2/20]											
180	SUBE-1030		Prepare, submit & approve Environmental Management Plan			45 days	Mon 18/11/19	Wed 1/1/20	66 days	Mon 18/11/19	Wed 22/1/20	Mon 18/11/19	Wed 22/1/20			0 days		100%	[Gantt bar for 180: 100% complete, start Mon 18/11/19, end Wed 22/1/20]											
181	SUBP-1000		Procurement			731 days	Mon 18/11/19	Wed 17/11/21	648 days	Mon 18/11/19	Thu 26/8/21	Mon 18/11/19	NA			278 days		94%	[Gantt bar for 181: 94% complete, start Mon 18/11/19, end Thu 26/8/21]											
182	SUBP-1010		Prepare and submit the Procurement Procedure			12 days	Mon 18/11/19	Fri 29/11/19	2 days	Mon 18/11/19	Tue 19/11/19	Mon 18/11/19	Tue 19/11/19	183		0 days		100%	[Gantt bar for 182: 100% complete, start Mon 18/11/19, end Tue 19/11/19]											
183	SUBP-1020		PM Review & Accept Procurement Procedure			12 days	Sat 30/11/19	Wed 11/12/19	21 days	Tue 19/11/19	Tue 10/12/19	Tue 19/11/19	Tue 10/12/19	182	184,185,186,187,188,189,190,191	0 days		100%	[Gantt bar for 183: 100% complete, start Tue 19/11/19, end Tue 10/12/19]											
184	SUBP-1030		Prepare, submit and approve the pipe works material			25 days	Thu 12/12/19	Sun 5/1/20	34 days	Thu 6/2/20	Tue 10/3/20	Thu 6/2/20	Tue 10/3/20	183	212,532,551,552,554,553,549,557,0	0 days		100%	[Gantt bar for 184: 100% complete, start Thu 6/2/20, end Tue 10/3/20]											
185	SUBP-1040		Prepare, submit and approve the water proofing material			25 days	Thu 12/12/19	Sun 5/1/20	25 days	Thu 26/8/21	Mon 18/11/19	Thu 26/8/21	Mon 18/11/19	183	329,325	278 days		0%	[Gantt bar for 185: 0% complete, start Thu 26/8/21, end Mon 18/11/19]											
186	SUBP-1050		Prepare, submit and approve the concrete mix material			48 days	Thu 12/12/19	Tue 28/1/20	90 days	Mon 3/2/20	Sat 2/5/20	Mon 3/2/20	Sat 2/5/20	183	391,426	0 days		100%	[Gantt bar for 186: 100% complete, start Mon 3/2/20, end Sat 2/5/20]											
187	SUBP-1060		Prepare, submit and approve the rebar material			48 days	Thu 12/12/19	Tue 28/1/20	49 days	Fri 10/7/20	Sat 23/5/20	Fri 10/7/20	Sat 23/5/20	183	391,426	0 days		100%	[Gantt bar for 187: 100% complete, start Fri 10/7/20, end Sat 23/5/20]											
188	SUBP-1070		Prepare, submit and approve the metal works material			48 days	Thu 12/12/19	Tue 28/1/20	48 days	Tue 1/9/20	Sun 18/10/20	Tue 1/9/20	Sun 18/10/20	183	391,426	0 days		100%	[Gantt bar for 188: 100% complete, start Tue 1/9/20, end Sun 18/10/20]											
189	SUBP-1080		Prepare, submit and approve the ABWF works material			48 days	Sat 12/12/20	Tue 28/1/20	48 days	Mon 1/3/21	Sat 17/4/21	Mon 1/3/21	Sat 17/4/21	183	332,350,398,460,488,504,514,522,0	0 days		100%	[Gantt bar for 189: 100% complete, start Mon 1/3/21, end Sat 17/4/21]											
190	SUBP-1090		Prepare, submit and approve the protective lining to concrete			0 days	NA	NA	48 days	Tue 1/9/20	Sun 18/10/20	Tue 1/9/20	Sun 18/10/20	183	391,426	0 days		100%	[Gantt bar for 190: 100% complete, start Tue 1/9/20, end Sun 18/10/20]											
191	SUBP-1100		Prepare, submit and approve the multi-part covers			0 days	NA	NA	21 days	Tue 5/5/20	Mon 25/5/20	Tue 5/5/20	Mon 25/5/20	183		0 days		100%	[Gantt bar for 191: 100% complete, start Tue 5/5/20, end Mon 25/5/20]											
192	SUBB-1000		BIM			1205 days	Thu 6/2/20	Wed 28/2/24	1562 days	Mon 18/11/19	Fri 28/2/25	Mon 18/11/19	NA			178 days		27%	[Gantt bar for 192: 27% complete, start Thu 6/2/20, end Fri 28/2/25]											
193	SUBB-1010		Prepare, submit and approve the proposal of details of Common data environment (CDE)			48 days	Thu 6/2/20	Wed 1/4/20	37 days	Mon 18/11/19	Wed 1/4/20	Mon 18/11/19	Wed 1/4/20	129,130	194	0 days		100%	[Gantt bar for 193: 100% complete, start Mon 18/11/19, end Wed 1/4/20]											
194			Prepare and submit BIM submission			1484 days	Thu 6/2/20	Wed 28/2/24	1451 days	Thu 2/4/20	Fri 28/2/25	Thu 2/4/20	NA	193		178 days		25%	[Gantt bar for 194: 25% complete, start Thu 2/4/20, end Fri 28/2/25]											
195	C-1000		Construction Works (Working day)			1957 days	Mon 18/11/19	Thu 27/3/25	2138 days	Mon 18/11/19	Wed 24/3/25	Mon 18/11/19	NA			0 days		51%	[Gantt bar for 195: 51% complete, start Mon 18/11/19, end Wed 24/3/25]											
196	CPW-1000		Preliminary Works			109 days	Mon 18/11/19	Thu 5/3/20	121 days	Mon 18/11/19	Tue 17/3/20	Mon 18/11/19	Tue 17/3/20			0 days		100%	[Gantt bar for 196: 100% complete, start Mon 18/11/19, end Tue 17/3/20]											
197	CPW-1000		Initial Survey			24 days	Mon 18/11/19	Sat 14/12/19	10 days	Mon 18/11/19	Thu 28/11/19	Mon 18/11/19	Thu 28/11/19	198		0 days		100%	[Gantt bar for 197: 100% complete, start Mon 18/11/19, end Thu 28/11/19]											
198	CPW-2000		Condition Survey			30 days	Fri 27/12/19	Tue 4/2/20	89 days	Mon 18/11/19	Fri 6/3/20	Mon 18/11/19	Fri 6/3/20	125,197	199,172,173FS+120 days,200	0 days		100%	[Gantt bar for 198: 100% complete, start Mon 18/11/19, end Fri 6/3/20]											
199	CPW-3000		Installation of Monitoring Markers			26 days	Wed 5/2/20	Thu 5/3/20	78 days	Fri 29/11/19	Thu 5/3/20	Fri 29/11/19	Thu 5/3/20	198		0 days		100%	[Gantt bar for 199: 100% complete, start Fri 29/11/19, end Thu 5/3/20]											
200	CPW-4000		Tree Felling Works	22, 235		0 days	NA	NA	9 days	Sat 7/3/20	Sat 7/3/20	Tue 17/3/20	Tue 17/3/20	198		0 days		100%	[Gantt bar for 200: 100% complete, start Sat 7/3/20, end Tue 17/3/20]											
201	CAR-0000		Access Road (AR3), B-1			193 days	Mon 20/1/20	Sat 12/9/20	238 days	Thu 12/12/19	Wed 30/9/20	Thu 12/12/19	Wed 30/9/20	4,156		0 days		100%	[Gantt bar for 201: 100% complete, start Thu 12/12/19, end Wed 30/9/20]											
202	CAR-1000		Site setup and clearance works	05		28 days	Mon 20/1/20	Mon 24/2/20	38 days	Mon 20/1/20	Fri 6/3/20	Mon 20/1/20	Fri 6/3/20	203		0 days		100%	[Gantt bar for 202: 100% complete, start Mon 20/1/20, end Fri 6/3/20]											
203	CAR-1001		Awaiting for AECOM instruction for alignment confirmation for road works	055		0 days	NA	NA	5 days	Mon 17/2/20	Thu 12/3/20	Mon 17/2/20	Thu 12/3/20	202		0 days		100%	[Gantt bar for 203: 100% complete, start Mon 17/2/20, end Thu 12/3/20]											
204	CAR-1002		Additional Works in Access Road AR3 to Settle Left-in Material by Contract DC/2016/07	215-1		0 days	NA	NA	4 days	Thu 21/5/20	Mon 25/5/20	Thu 21/5/20	Mon 25/5/20	203		0 days		100%	[Gantt bar for 204: 100% complete, start Thu 21/5/20, end Mon 25/5/20]											
205	CAR-2000		Drainage and Utilities Works			76 days	Fri 6/3/20	Tue 9/6/20	75 days	Sat 7/3/20	Tue 9/6/20	Sat 7/3/20	Tue 9/6/20	204		0 days		100%	[Gantt bar for 205: 100% complete, start Sat 7/3/20, end Tue 9/6/20]											
206	CAR-2000a		Trimming of Existing Sheet Piles in Access Road AR3	215-2		0 days	NA	NA	20 days	Tue 14/7/20	Wed 5/8/20	Tue 14/7/20	Wed 5/8/20	205		0 days		100%	[Gantt bar for 206: 100% complete, start Tue 14/7/20, end Wed 5/8/20]											
207	CAR-2000b		Installation of Multi-part Cover and Manhole Cover of Chamber RP6 and Associated Concreting Works in Portion B-1	215		0 days	NA	NA	7 days	Fri 28/8/20	Fri 4/9/20	Fri 28/8/20	Fri 4/9/20	206		0 days		100%	[Gantt bar for 207: 100% complete, start Fri 28/8/20, end Fri 4/9/20]											
208	CAR-2001		Diversion of Existing Underground Cables in Portion B-1A	036		0 days	NA	NA	172 days	Thu 5/3/20	Wed 30/9/20	Thu 5/3/20	Wed 30/9/20	207		0 days		100%	[Gantt bar for 208: 100% complete, start Thu 5/3/20, end Wed 30/9/20]											
209	CAR-2002		Additional U-channel, beam barrier and footway concrete pavement	055		0 days	NA	NA	60 days	Thu 12/12/19	Wed 26/2/20	Thu 12/12/19	Wed 26/2/20	207		0 days		100%	[Gantt bar for 209: 100% complete, start Thu 12/12/19, end Wed 26/2/20]											
210	CAR-3000	KD1A	Roadworks	055		80 days	Wed 10/6/20	Sat 12/9/20	133 days	Fri 24/4/20	Wed 30/9/20	Fri 24/4/20	Wed 30/9/20	126,209,208	42FF	0 days		100%	[Gantt bar for 210: 100% complete, start Fri 24/4/20, end Wed 30/9/20]											
211	CIW-0000		Inlet Works No.1, B-2			854 days	Mon 6/1/20	Mon 21/11/22	594 days	Tue 26/11/19	Thu 25/11/21	Tue 26/11/19	NA			0 days		88%	[Gantt bar for 211: 88% complete, start Tue 26/11/19, end Thu 25/11/21]											
212	CIW-1000		Diversion Works (1. Inlet Trunk Sewer, Leachate Rising Mains, Sludge Pipes, Tank Drains and Pipelines near Primary Sludge Thickeners)			180 days	Mon 6/1/20	Fri 14/8/20	459 days	Tue 26/11/19	Wed 16/6/21	Tue 26/11/19	NA	184,123	44FF	111 days		88%	[Gantt bar for 212: 88% complete, start Tue 26/11/19, end Wed 16/6/21]											
213	CIW-1100		Utilities scanning to identify existing UU arrangement			12 days	Mon 6/1/20	Sat 18/1/20	0 days	Fri 13/12/19	Sat 18/1/20	Fri 13/12/19	Sat 18/1/20	158	214SS,216	0 days		100%	[Gantt bar for 213: 100% complete, start Fri 13/12/19, end Sat 18/1/20]											
214	CIW-1200		Trial pits to locate the collection points			24 days	Mon 6/1/20	Wed 5/2/20	0 days	Mon 6/1/20	Tue 10/3/20	Mon 6/1/20	Tue 10/3/20	158,213SS,124	232,251	0 days		100%	[Gantt bar for 214: 100% complete, start Mon 6/1/20, end Tue 10/3/20]											
215	CIW-1300		Installation and Commissioning of Temporary Activated Carbon Deodorization Unit for the Existing Inlet Works			0 days	NA	NA	98 days	Wed 11/3/20	Sat 11/7/20	Wed 11/3/20	Sat 11/7/20			0 days		100%	[Gantt bar for 215: 100% complete, start Wed 11/3/20, end Sat 11/7/20]											
216	CIW-1310		Construction of concrete plinth			0																								

ID	Activity ID	Key Date	Task Name	Incliment Weather CE no. (NCE no.)	PMI & CE no. (NCE no.)	Baseline Duration	Baseline Start	Baseline Finish	Duration	Start	Finish	Actual Start	Actual Finish	Predecessors	Successors	Total Slack	Risk Allowance	% Complete
252	CIW-1500b		Joint Initial Survey arrangement with MTRCL			0 days	NA	NA	158 days	Tue 26/11/19	Wed 10/6/20	Tue 26/11/19	Wed 10/6/20			0 days		100%
253	CIW-1500c		Site Clearance & inspection pit excavation under conforming alignments			0 days	NA	NA	36 days	Fri 12/6/20	Sat 25/7/20	Fri 12/6/20	Sat 25/7/20			0 days		100%
254	CIW-1511		Tank Drain Diversion near MTRCL track			0 days	NA	NA	246 days	Thu 11/6/20	Mon 12/4/21	Thu 11/6/20	Sat 10/4/21			0 days		100%
255	CIW-1511a		Excavation of trial pit near MHD9.5 (TP45 & 47)	040		0 days	NA	NA	12 days	Mon 27/7/20	Sat 8/8/20	Mon 27/7/20	Sat 8/8/20		256,260	0 days		100%
256	CIW-1511b		Uncharted cables found near MTRCL track and identification			0 days	NA	NA	1 day	Thu 18/6/20	Thu 18/6/20	Thu 18/6/20	Thu 18/6/20			0 days		100%
257	CIW-1511c		Excavation of trial pit near MHD9.5			0 days	NA	NA	5 days	Fri 19/6/20	Wed 24/6/20	Fri 19/6/20	Wed 24/6/20		258	0 days		100%
258	CIW-1511d		Lower the ground surface, opening and additional trial pit (TP38)		(046)	0 days	NA	NA	60 days	Thu 11/6/20	Fri 21/8/20	Thu 11/6/20	Fri 21/8/20		259	0 days		100%
259	CIW-1511e		Excavation of Trial Pits near Manhole MHA04 and MHD9	040		0 days	NA	NA	60 days	Fri 11/6/20	Fri 21/8/20	Thu 11/6/20	Fri 21/8/20			0 days		100%
260	CIW-1511f		Additional Trial Pit between MHD9.5 and MHA04	040		0 days	NA	NA	25 days	Fri 21/8/20	Fri 18/9/20	Fri 21/8/20	Fri 18/9/20			0 days		100%
261	CIW-1511g		Sheetpile installation for MHD9.5			0 days	NA	NA	38 days	Fri 1/9/20	Fri 16/10/20	Fri 16/10/20	Fri 16/10/20			0 days		100%
262	CIW-1511h		Sheetpile installation between MHD9.5 & MHA04			0 days	NA	NA	25 days	Tue 8/9/20	Thu 8/10/20	Tue 8/9/20	Thu 8/10/20			0 days		100%
263	CIW-1511i		LUU supporting & ELS works& excavatub between MHD9.5 & MHA04			0 days	NA	NA	73 days	Wed 7/10/20	Mon 4/1/21	Wed 7/10/20	Mon 4/1/21			0 days		100%
264	CIW-1511j		Unsuit excavated material from MHD9.5 to MHA04		261	0 days	NA	NA	4 days	Fri 20/11/20	Tue 24/11/20	Fri 20/11/20	Tue 24/11/20			0 days		100%
265	CIW-1511k		Revise design of manhole MHD9.5		(167)	0 days	NA	NA	20 days	Thu 7/1/21	Fri 29/1/21	Thu 7/1/21	Fri 29/1/21			0 days		100%
266	CIW-1511l		Break up opening and plugging existing concrete pipe at MHD9.5			0 days	NA	NA	6 days	Mon 18/1/21	Sat 23/1/21	Mon 18/1/21	Sat 23/1/21			0 days		100%
267	CIW-1511m		Trimming existing concrete pipe at MHD9.5			0 days	NA	NA	13 days	Fri 22/1/21	Fri 5/2/21	Fri 22/1/21	Fri 5/2/21			0 days		100%
268	CIW-1511n		Construction of manhole MHD9.5			0 days	NA	NA	49 days	Sat 6/2/21	Sat 10/4/21	Sat 6/2/21	Sat 10/4/21			0 days		100%
269	CIW-1511o		Additional work to prevent backflow from MHI1 to MHD9.5	(176)		0 days	NA	NA	9 days	Mon 18/1/21	Wed 27/1/21	Mon 18/1/21	Wed 27/1/21			0 days		100%
270	CIW-1511p		Sewage overflow incident of MHD11	(180)		0 days	NA	NA	9 days	Sat 13/2/21	Thu 25/2/21	Sat 13/2/21	Thu 25/2/21			0 days		100%
271	CIW-1512		Additional Special manhole for tank drain (NCE)			0 days	NA	NA	35 days	Mon 24/8/20	Mon 5/10/20	Mon 24/8/20	Mon 5/10/20		272,273	0 days		100%
272	CIW-1513		Breaking of concrete surround of cables (0.8m x 0.8m x 70m) (NCE)			0 days	NA	NA	24 days	Tue 8/9/20	Wed 7/10/20	Tue 8/9/20	Wed 7/10/20			0 days		100%
273	CIW-1514	KD1B	Construction of tank drain along revised alignment w/ concrete surround		051	0 days	NA	NA	10 days	Tue 5/1/21	Fri 15/1/21	Tue 5/1/21	Fri 15/1/21		43FF,307	0 days		100%
274	CIW-1516		Backfilling trench between MHD9.5 & MHA04			0 days	NA	NA	20 days	Sat 16/1/21	Mon 8/2/21	Sat 16/1/21	Mon 8/2/21			0 days		100%
275	CIW-1520		Diversion of Sludge Pipes			75 days	Tue 21/4/20	Tue 21/7/20	364 days	Mon 11/5/20	Thu 29/7/21	Mon 11/5/20	NA			0 days		96%
276	CIW-1520a		Excavation of trial pit and identification of connection point		351	0 days	NA	NA	103 days	Mon 11/5/20	Wed 9/9/20	Mon 11/5/20	Wed 9/9/20		277	0 days		100%
277	CIW-1520b		Trench excavation for twin DN250 sludge pipe ,on hold due to encounter of uncharted sludge pipe		351	75 days	Tue 21/4/20	Tue 21/7/20	4 days	Wed 15/7/20	Sat 18/7/20	Wed 15/7/20	Sat 18/7/20		278	0 days		100%
278	CIW-1520c		Additional hole drilling works and identification of connection point			0 days	NA	NA	53 days	Mon 20/7/20	Mon 20/7/20	Mon 20/7/20	Mon 20/7/20		250	0 days		100%
279	CIW-1520d		Temporary diversion of substandard DI 250 Leachate raising main		202	0 days	NA	NA	127 days	Tue 20/10/20	Wed 24/3/21	Tue 20/10/20	Wed 24/3/21		228	0 days		100%
280	CIW-1520e		Protection work for substandard DI 500 tank drain Pipe (near MHD 9.5)		302	0 days	NA	NA	93 days	Wed 18/11/20	Fri 12/3/21	Wed 18/11/20	Fri 12/3/21		228	0 days		100%
281	CIW-1520f		Encounter of uncharted concrete pipe within sheetpile cofferdam at MHA04			0 days	NA	NA	2 days	Tue 10/11/20	Wed 11/11/20	Tue 10/11/20	Wed 11/11/20		282	0 days		100%
282	CIW-1520g		Resumption and construction of sludge pipe construction			0 days	NA	NA	253 days	Sat 19/9/20	Thu 29/7/21	Sat 19/9/20	NA	281	307,44FF	-36 days		91%
283	CIW-1530		Diversion of Leachate Raising Main			60 days	Tue 21/4/20	Fri 3/7/20	60 days	Tue 14/9/21	Thu 25/11/21	NA	NA	241		-135 days		0%
284	CIW-1600		Diversion of pipelines near Primary Sludge Thickeners (approx. 180m long 150mm to 375mm concrete pipes)			156 days	Thu 6/2/20	Fri 14/8/20	570 days	Tue 26/11/19	Thu 28/10/21	Tue 26/11/19	NA			0 days		55%
285	CIW-1610		Trench Excavation from MHI MHD1E to MHD6 (approx. 90m long with MHS MHD1A, 1B, 1C, 1D & 1E) - resigned		87	60 days	Thu 6/2/20	Mon 20/4/20	0 days	Tue 26/11/19	Tue 26/11/19	Tue 26/11/19	Tue 26/11/19			0 days		100%
286	CIW-1620		Manholes construction and Pipe laying - omitted		87	60 days	Mon 30/3/20	Sat 13/6/20	0 days	Tue 2/6/20	Tue 2/6/20	Tue 2/6/20	Tue 2/6/20		43FF,291	0 days		100%
287	CIW-1621		Temporary Diversion of Existing DN200 Filtrate Raising Main		034	0 days	NA	NA	20 days	Sat 1/8/20	Mon 24/8/20	Sat 1/8/20	Mon 24/8/20		288	0 days		100%
288	CIW-1623		Pipeline Diversion Works near Primary Sludge Thickening Tank		(114)	0 days	NA	NA	30 days	Fri 16/4/21	Sat 22/5/21	Fri 16/4/21	Sat 22/5/21		289	0 days		100%
289	CIW-1625		Uncharted underground utilities near Proposed MHD5B		0260	0 days	NA	NA	26 days	Mon 24/5/21	Wed 23/6/21	Mon 24/5/21	Wed 23/6/21		290,293	0 days		100%
290	CIW-1630		Trench Excavation from M/H (approx. 90m long with M/Hs M1A to M3B)			60 days	Tue 21/4/20	Fri 3/7/20	32 days	Thu 19/3/20	Thu 19/3/20	Thu 19/3/20	Wed 29/4/20		291,292	0 days		100%
291	CIW-1640		Manholes construction (M1A, M1B, M2B, M3B) and Pipe laying			25 days	Mon 15/6/20	Wed 15/7/20	12 days	Mon 4/5/20	Sat 16/5/20	Mon 4/5/20	Sat 16/5/20		290,286	0 days		100%
292	CIW-1650		Trench Excavation from MHD5 to MHD9.5 (approx. 90m long with M/Hs MHD5A & 5B)		(114)	50 days	Thu 16/7/20	Fri 11/9/20	60 days	Wed 2/9/20	Wed 30/12/20	Wed 2/9/20	Wed 30/12/20		290,296,301,303,305	0 days		100%
293	CIW-1660		Provision of Pumping System from Screen to Flume Channel		87	0 days	NA	NA	287 days	Tue 10/11/20	Thu 28/10/21	Tue 10/11/20	NA	289	294	-111 days		75%
294	CIW-1670		Manholes construction (MHD5A, MHD5B, MHD5C) and Pipe laying			45 days	Sat 23/5/20	Thu 16/7/20	293 days	Thu 3/11/20	Thu 28/10/21	Thu 3/11/20	NA	293	44FF	-111 days		8%
295	CIW-2000		Decommission and Demolition of Existing Facilities and Structures			240 days	Mon 2/3/20	Fri 18/12/20	222 days	Thu 19/3/20	Tue 15/12/20	Thu 19/3/20	Tue 15/12/20		6,122,160	0 days		100%
296	CIW-2100		Primary Sludge Thickening Tank No.1 and No.2			80 days	Mon 2/3/20	Thu 9/6/20	222 days	Thu 19/3/20	Tue 15/12/20	Thu 19/3/20	Tue 15/12/20		292	0 days		100%
297	CIW-2101		Additional Works for Temporary Diversion of Bypass Pipe near Primary Sludge Thickeners			0 days	NA	NA	45 days	Thu 19/3/20	Sun 17/5/20	Thu 19/3/20	Sun 17/5/20			0 days		100%
298	CIW-2110		Removal of E&M equipment of primary sludge thickening tank			0 days	NA	NA	1 day	Thu 4/6/20	Thu 4/6/20	Thu 4/6/20	Thu 4/6/20		299	0 days		100%
299	CIW-2120		Decommission and Demolition the tank			80 days	Mon 2/3/20	Tue 9/6/20	150 days	Thu 18/6/20	Tue 15/12/20	Thu 18/6/20	Tue 15/12/20		298	0 days		100%
300	CIW-2130		Demolition of structure no.2			0 days	NA	NA	24 days	Mon 18/5/20	Mon 22/6/20	Mon 18/5/20	Mon 22/6/20			0 days		100%
301	CIW-2200		Primary Sludge Pump Pit			60 days	Wed 10/6/20	Thu 20/8/20	18 days	Wed 22/7/20	Tue 11/8/20	Wed 22/7/20	Tue 11/8/20		302,303,292,304	0 days		100%
302	CIW-2300		Septic Tank			50 days	Fri 21/8/20	Tue 20/10/20	18 days	Wed 12/8/20	Tue 1/9/20	Wed 12/8/20	Tue 1/9/20			0 days		100%
303	CIW-2400		Diesel Tank			50 days	Wed 21/10/20	Fri 18/12/20	53 days	Thu 2/7/20	Tue 1/9/20	Thu 2/7/20	Tue 1/9/20		292	0 days		100%
304	CIW-2410		Transfers of Remaining Diesel Fuel of Existing Diesel Tank			0 days	NA	NA	15 days	Thu 2/7/20	Thu 2/7/20	Thu 2/7/20	Thu 2/7/20		305	0 days		100%
305	CIW-2420		Demolition of diesel tank			50 days	Wed 21/10/20	Fri 18/12/20	18 days	Wed 12/8/20	Tue 1/9/20	Wed 12/8/20	Tue 1/9/20		304	0 days		100%
306	CIW-3000		Inlet Works No.1 Building (1)			569 days	Sat 19/12/20	Mon 21/11/22	747 days	Wed 15/9/20	Thu 23/3/23	Tue 15/9/20	NA			748 days		18%
307	CIW-3100		Predrilling (10hrs, 1trigs, 2.5days/drillhole/riq) - stage 1			40 days	Mon 4/1/21	Mon 22/2/21	28 days	Tue 15/9/20	Mon 19/10/20	Tue 15/9/20	Mon 19/10/20		248,250,273,228,282	0 days	1	100%
308	CIW-3100a		Predrilling (22hrs, 1trigs, 2.5days/drillhole/riq) - stage 2			0 days	NA	NA	60 days	Tue 8/12/20	Mon 22/2/21	Tue 8/12/20	Mon 22/2/21			0 days		100%
309	CIW-3200		Pre-bored H piles (188nos, 1.8trigs, 2days/riq/pile)			133 days	Tue 23/2/21	Wed 4/8/21	210 days	Fri 19/2/21	Tue 2/11/21	Fri 19/2/21	NA	228,132	310SS+150 days,311	-34 days	5	63%
310	CIW-3400a		Pile Load Test at stage 1			26 days	Thu 5/8/21	Fri 3/9/21	21 days	Sat 21/8/21	Tue 14/9/21	NA	NA	309SS+150 days	312	83 days		0%

ID	Activity ID	Key Date	Task Name	Incliment Weather CE no. (NCE no.)	PMI & CE no. (NCE no.)	Baseline Duration	Baseline Start	Baseline Finish	Duration	Start	Finish	Actual Start	Actual Finish	Predecessors	Successors	Total Slack	Risk Allowance	% Complete	
342	CPS-3000		Predrilling (63mrs, 3rigs, 3days/drillhole/ri)			38 days	Thu 10/2/22	Fri 25/3/22	38 days	Fri 15/10/21	Sat 27/11/21	NA	NA	127,452,339,340	343	-62 days	1	0%	
343	CPS-4000		Pre-bored H piles (205nos, 2.5rigs, 2days/pile/ri)			102 days	Sat 26/3/22	Mon 18/8/22	164 days	Mon 29/11/21	Wed 22/6/22	NA	NA	132,453,341,342	344	-62 days	5	0%	
344	CPS-5000		Sheetpile Installation (FSP-II, 3360sq.m, 3rigs, 50sqm/ri/day)			85 days	Wed 25/5/22	Fri 2/9/22	42 days	Thu 5/5/22	Fri 24/6/22	NA	NA	343,345,346,347	345	-62 days	0	0%	
345	CPS-6000		Pile Load Test			26 days	Tue 2/8/22	Wed 23/8/22	26 days	Thu 23/6/22	Sat 23/7/22	NA	NA	NA	346	0 days	0	0%	
346	CPS-7000		ELS works (20000cu.m soil with 2 layers walling / strutting)			45 days	Sat 3/9/22	Fri 28/10/22	60 days	Mon 25/7/22	Wed 6/10/22	NA	NA	343,135,345,344	347	0 days	3	0%	
347	CPS-7900		Receiving of Civil Requirements from PM			0 days	NA	NA	1 day	Thu 7/7/22	Thu 7/7/22	NA	NA	NA	348	186 days	0	0%	
348	CPS-8000	KD1D	R.C. Structure works (including ELS demolition works)			92 days	Sat 29/10/22	Mon 20/2/23	112 days	Thu 6/10/22	Mon 20/2/23	NA	NA	137,346,347SS-3 emons	349,350,45FF,351FF	0 days	3	0%	
349	CPS-9000	KD1D	Allow access to Contractor DE/2018/04 for E&M installation and T&C works			0 days	Mon 20/2/23	Mon 20/2/23	0 days	Mon 20/2/23	Mon 20/2/23	NA	NA	NA	45FF	0 days	0	0%	
350	CPS-10000	SW1	ABWF works + BS works			150 days	Tue 21/2/23	Wed 23/8/23	150 days	Tue 21/2/23	Wed 23/8/23	NA	NA	NA	348,189,141	56FF	139 days	0	0%
351	CPS-11000	KD1D	Flowmeter Chamber no.1			60 days	Tue 21/2/23	Sat 6/5/23	60 days	Tue 6/12/22	Mon 20/2/23	NA	NA	NA	348FF	0 days	0	0%	
352	CPS-12000	SW2	Process Pipe CHG chaingae 0-50, CHH chaingae 0-80, CHI chaingae 0-95 & CHJ chaingae 0-40 and surrounding utilities			0 days	NA	NA	100 days	Wed 8/6/22	Thu 6/10/22	NA	NA	NA	344SS+27 days	57FF,555	-62 days	0	0%
353	CBR-0000		Bioreactors No.2A & 2B, B-4 (3)			1106 days	Mon 18/11/19	Sat 12/8/23	1194 days	Mon 18/11/19	Mon 27/11/23	Mon 18/11/19	NA 9			546 days		38%	
354	CBR-1000		Operation of 2no. Existing 800mm air mains over bioreactor no.2			360 days	Mon 18/11/19	Wed 11/11/20	292 days	Mon 18/11/19	Wed 11/11/20	Mon 18/11/19	Wed 11/11/20	NA	NA	0 days	0	100%	
355	CBR-2000		Construction of Removable Steel Shutter in the Common Channel of BR2 and 3		67	0 days	NA	NA	86 days	Thu 1/10/20	Fri 15/1/21	Thu 1/10/20	Fri 15/1/21	144	365	0 days	0	100%	
356	CBR-4100		Take Down E&M Equipment & cables in Bioreactor BR2 and Return to DSD		95	0 days	NA	NA	90 days	Thu 15/10/20	Mon 1/2/21	Thu 15/10/20	Mon 1/2/21	366	366	0 days	0	100%	
357	CBR-4200		Installation of monitoring points before demolition of BR2		219	0 days	NA	NA	5 days	Wed 27/1/21	Mon 1/2/21	Wed 27/1/21	Mon 1/2/21	363	358	0 days	0	100%	
358	CBR-4300		Condition Survey for BR2			0 days	NA	NA	1 day	Fri 30/10/20	Fri 30/10/20	Fri 30/10/20	Fri 30/10/20	357	366	0 days	0	100%	
359	CBR-5000		Demolition of existing bioreactor no.2			60 days	Wed 3/2/21	Tue 20/4/21	98 days	Tue 10/11/20	Wed 10/3/21	Tue 10/11/20	Wed 10/3/21	122,162		0 days		100%	
360	CBR-5100		Identification and removal of existing cables on air main pipe bridge		210	0 days	NA	NA	35 days	Tue 10/11/20	Sat 19/12/20	Tue 10/11/20	Sat 19/12/20	361,365	361,365	0 days	0	100%	
361	CBR-5300		Plugging and demolition of existing DN800 air main			0 days	NA	NA	5 days	Mon 28/12/20	Sat 2/1/21	Mon 28/12/20	Sat 2/1/21	360	366	0 days	0	100%	
362	CBR-5200		Division of existing lighting cable and Earthing ducts, stage 1		264	0 days	NA	NA	43 days	Fri 4/12/20	Fri 4/12/20	Tue 26/1/21	Fri 4/12/20	363	366	0 days	0	100%	
363	CBR-5400		Overflow incident from BR1 to BR2 works area no.1 (Dec 2020)		285	0 days	NA	NA	33 days	Fri 18/12/20	Thu 28/1/21	Fri 18/12/20	Thu 28/1/21	364	357,362	0 days	0	100%	
364	CBR-5410		Overflow incident from BR1 to BR2 works area (Feb 2021)		340	0 days	NA	NA	8 days	Tue 16/2/21	Wed 24/2/21	Tue 16/2/21	Wed 24/2/21	365	366,363	0 days	0	100%	
365	CBR-3000		Construction of Isolation Wall & stoplog in common channel of BR2 & BR3		277	0 days	NA	NA	43 days	Sat 16/1/21	Wed 10/3/21	Sat 16/1/21	Wed 10/3/21	355,360	364	0 days	0	100%	
366	CBR-5500		Demolition of existing pipe bridge, partition wall and base slab (Stage 1)			30 days	Wed 3/2/21	Fri 12/3/21	26 days	Tue 2/2/21	Sat 6/3/21	Tue 2/2/21	Sat 6/3/21	362,358,364,356	367SS,368	0 days	0	100%	
367	CBR-5520		Removal of additional concrete infill within the partition walls		(174)	0 days	NA	NA	26 days	Tue 2/2/21	Sat 6/3/21	Tue 2/2/21	Sat 6/3/21	366SS	368	0 days	0	100%	
368	CBR-5900		Construction of precautionary measures (i.e. isolation wall)		322	0 days	NA	NA	2 days	Tue 9/3/21	Tue 9/3/21	Tue 9/3/21	Tue 9/3/21	366,367	369,371	0 days	0	100%	
369	CBR-5905		Construction of precautionary measures (i.e. bund wall)		305	0 days	NA	NA	3 days	Thu 15/4/21	Sat 17/4/21	Thu 15/4/21	Sat 17/4/21	368	368	0 days	0	100%	
370	CBR-5910		Removal of abandoned DN250 air pipe		209	0 days	NA	NA	6 days	Tue 20/4/21	Mon 26/4/21	Tue 20/4/21	Mon 26/4/21	369	370	0 days	0	100%	
371	CBR-6000		Predrilling (33mrs, 3rigs, 2days/drillhole/ri), stage 1			44 days	Wed 21/4/21	Sat 12/6/21	44 days	Mon 1/3/21	Wed 5/5/21	Mon 1/3/21	Wed 5/5/21	368	372	0 days	1	100%	
372	CBR-7000		Pre-bored H piles (113nos, 2rigs, 2days/pile/ri), stage 1			113 days	Tue 15/6/21	Thu 18/11/21	113 days	Thu 6/5/21	Fri 17/9/21	Thu 6/5/21	NA	371	382SS+30 days,377SS+45 days,381	5	41%		
373	CBR-7100		External works between BR2 and MFB2			0 days	NA	NA	217 days	Wed 30/6/21	Mon 21/3/22	Wed 30/6/21	NA			1046 days		9%	
374	CBR-7110		DN700 (CHER)RAS diversion			0 days	NA	NA	45 days	Wed 30/6/21	Sat 21/8/21	Wed 30/6/21	Sat 21/8/21	375	375	1212 days	2%	0%	
375	CBR-7120		Temporary vehicle diversion for RAS operation			0 days	NA	NA	6 days	Mon 23/8/21	Sat 28/8/21	Mon 23/8/21	Sat 28/8/21	374	374	1212 days	0%	0%	
376	CBR-7130		DN600 Temporary Sewage diversion			0 days	NA	NA	120 days	Wed 30/6/21	Sat 10/11/21	Wed 30/6/21	NA			-45 days		18%	
377	CBR-7131		2nos. Manhole Construction (MHTD1 and MHTD2)		204, 353	0 days	NA	NA	75 days	Wed 30/6/21	Mon 27/9/21	Wed 30/6/21	NA	372SS+45 days	378FS-30 days	-88 days	0	36%	
378	CBR-7132		Existing DN600 tank drain diversion		204, 353	45 days	NA	NA	75 days	Mon 23/8/21	Sat 20/11/21	NA	NA	377FS-30 days	379	-88 days	0	0%	
379	CBR-7140		Demolition of abandoned DN600 pipe and existing surrounded wall & channel of BR2		353, 336	30 days	NA	NA	45 days	Mon 22/11/21	Sat 15/1/22	NA	NA	378	380	-88 days	0	0%	
380	CBR-7150		Pre-drilling(3nr.) & Pre-bored H piles (20mrs, 1rig, 2days/drillhole/ri), stage 2A			26 days	NA	NA	26 days	Mon 17/1/22	Fri 18/2/22	NA	NA	379	381	-88 days	0	0%	
381	CBR-7160		Pile load test			26 days	NA	NA	26 days	Sat 19/2/22	Mon 21/3/22	NA	NA	380,386	389,388	-88 days	0	0%	
382	CBR-7200		External works between BR2 and PST			0 days	NA	NA	141 days	Wed 30/6/21	Wed 15/12/21	Wed 30/6/21	NA	372SS+30 days		-38 days		19%	
383	CBR-7210		Demolition of existing DN1200, DN900 and DN500 pipe (w/ ELS works)		91	0 days	NA	NA	75 days	Wed 30/6/21	Mon 27/9/21	Wed 30/6/21	NA	372SS+45 days	384	-38 days	0	36%	
384	CBR-7220		Division of existing lighting cable and Earthing ducts (w/ ELS)		264	0 days	NA	NA	30 days	Tue 28/9/21	Wed 3/11/21	NA	NA	383	385	-38 days	0	0%	
385	CBR-7230		Demolition of existing side wall		336	0 days	NA	NA	12 days	Thu 4/11/21	Wed 17/11/21	NA	NA	384	386	-38 days	0	0%	
386	CBR-7240		Pre-bored H piles (24mrs, 2rig, 2days/drillhole/ri), stage 2B			24 days	NA	NA	24 days	Thu 18/11/21	Wed 15/12/21	NA	NA	385	381	-38 days	0	0%	
387	CBR-7340		Demolition of existing side wall between BR2 & BR3 and baseslab			0 days	NA	NA	60 days	Sat 18/9/21	Tue 30/11/21	NA	NA	372	388	1 day	0	0%	
388	CBR-8000		Sheetpile Installation (3000sq.m, 1rigs, 50sqm/ri/day)			60 days	Wed 9/9/21	Fri 19/11/21	60 days	Wed 22/3/22	Tue 7/6/22	NA	NA	381,387	389	-88 days	0	0%	
389	CBR-10000		ELS works (18100cu.m soil with 4 layers walling / strutting)			125 days	Mon 20/12/21	Sat 27/5/22	80 days	Wed 8/6/22	Fri 9/9/22	NA	NA	135,381,388	391,390FF-3 emons,399SS+46 days	3	0%		
390	CBR-10900		Receiving of Civil Requirements from PM			0 days	NA	NA	1 day	Sat 11/6/22	Sat 11/6/22	NA	NA	389FF-3 emons	391SS-3 emons	168 days	0	0%	
391	CBR-11000	KD1E	R.C. Structure works (including ELS demolition works)			180 days	Sat 28/5/22	Sat 31/12/22	180 days	Sat 10/9/22	Sat 22/4/23	NA	NA	138,188,187,190,188,389,390SS-3 emons	398,46FF,397,393FF,394SS+25 da	5	0%		
392	CBR-11000	KD1E	Process Pipe CHQ chaingae 65-140			0 days	NA	NA	60 days	Wed 8/2/23	Sat 22/4/23	NA	NA	391FF	46FF	-88 days	0	0%	
393	CBR-11020	KD1E	Additional backfill works after end wall construction at BR2 common channel		277	0 days	NA	NA	30 days	Wed 15/3/23	Sat 22/4/23	NA	NA	391FF	46FF	-88 days	0	0%	
394	CBR-13000	KD1E	Flowmeter no. 2,4			180 days	2023/1/3	2023/8/12	60 days	Thu 10/1/22	Wed 21/12/22	NA	NA	391SS+25 days	395FS-13 days	-88 days	0	0%	
395	CBR-14000	KD1E	Gate Valve Chamber no.1-3			180 days	2023/1/3	2023/8/12	60 days	Wed 7/12/22	Tue 21/2/23	NA	NA	394FS-13 days	395FS-12 days	-88 days	0	0%	
396	CBR-15000	KD1E	Plug Valve Chamber no.1-2			180 days	2023/1/3	2023/8/12	60 days	Wed 8/2/23	Sat 22/4/23	NA	NA	395FS-12 days	46FF	-88 days	0	0%	
397	CBR-12000	KD1E	Allow access to Contractor DE/2018/04 for E&M installation and T&C works			0 days	Sat 31/12/22	Sat 31/12/22	0 days	Sat 22/4/23	Sat 22/4/23	NA	NA	391	46FF	-88 days	0	0%	
398	CBR-16000	SW1	ABWF works + BS works			180 days	Tue 3/1/23	Sat 12/8/23	180 days	Mon 24/4/23	Mon 27/11/23	NA	NA	391,189,141	56FF	60 days	0	0%	
399	CBR-17000	SW2	Process Pipe CHQ chaingae 65-170, CHP chaingae 60-130, CHL chaingae 0-35 & CHK chaingae 0-50 and surrounding utilities			0 days	NA	NA	80 days	Tue 8/8/22	Sat 5/11/22	NA	NA	389SS+46 days	57FF,555	-88 days	0	0%	
400	CMF-0000		Membrane Facilities Building, B-5																

ID	Activity ID	Key Date	Task Name	Incl. Weather CE no. (NCE no.)	PMI & CE no. (NCE no.)	Baseline Duration	Baseline Start	Baseline Finish	Duration	Start	Finish	Actual Start	Actual Finish	Predecessors	Successors	Total Slack	Risk Allowance	% Complete
435	CSA-1000		Additional Preliminary Works			0 days	NA	NA	330 days	Tue 9/6/20	Mon 19/7/21	Tue 9/6/20	NA			1247 days		98%
436	CSA-1020		Expose and abandon existing electric cable & trial pits		78	0 days	NA	NA	39 days	Mon 17/8/20	Wed 30/9/20	Mon 17/8/20	Wed 30/9/20			0 days		100%
437	CSA-1030		Installation of standpipes		71	0 days	NA	NA	13 days	Mon 14/9/20	Mon 28/9/20	Mon 14/9/20	Mon 28/9/20			0 days		100%
438	CSA-1100		Diversion of Existing SAS Raising Main near SAS Pumping Station		68, 75, 76	0 days	NA	NA	170 days	Tue 9/6/20	Thu 31/12/20	Tue 9/6/20	Thu 31/12/20			0 days		100%
439	CSA-1200		Decommission of existing power and signal systems in leachate pump station switch room		312, 309, 310	0 days	NA	NA	58 days	Mon 21/9/20	Mon 30/11/20	Mon 21/9/20	Mon 30/11/20	146	453	0 days		100%
440	CSA-1300		Construction of Cable trough for CLP 11kv Cable Diversion		75, 76, 77, 161	0 days	NA	NA	54 days	Mon 19/10/20	Mon 21/12/20	Mon 19/10/20	Mon 21/12/20		453	0 days		100%
441	CSA-1400		Demolition of Existing Pillar box and its concrete plinth		144, 212, 3/30	0 days	NA	NA	63 days	Wed 12/8/20	Sat 14/11/20	Wed 12/8/20	Sat 14/11/20	149	453	0 days		100%
442	CSA-1500		Excavation to locate existing underground cable near SAS Pump Station		78	0 days	NA	NA	59 days	Wed 17/6/20	Sat 21/11/20	Wed 17/6/20	Sat 21/11/20		453	0 days		100%
443	CSA-1600		Diversion of Existing DN80 Permeate Raising Main near SAS Pumping station		89	0 days	NA	NA	72 days	Tue 6/10/20	Thu 31/12/20	Tue 6/10/20	Thu 31/12/20		453	0 days		100%
444	CSA-1800		Trench Excavation near SAS for CLP diversion of 11kv cable		309, 310	0 days	NA	NA	53 days	Mon 12/10/20	Sat 12/12/20	Mon 12/10/20	Sat 12/12/20		453	0 days		100%
445	CSA-1700		Relocation of Oil Interceptor Near Existing Compressor House		144, 212, 3/70	0 days	NA	NA	50 days	Mon 9/11/20	Fri 8/1/21	Mon 9/11/20	Fri 8/1/21		453	0 days		100%
446	CSA-1900		Diversion of pumping system sewerage		212, 309, 3183	0 days	NA	NA	36 days	Wed 13/1/21	Fri 26/2/21	Wed 13/1/21	Fri 26/2/21	151	455,453,447	0 days		100%
447	CSA-1910		Diversion of existing copper pipe near proposed SAS pumping station		309, 310	0 days	NA	NA	61 days	Mon 19/10/20	Thu 31/12/20	Mon 19/10/20	Thu 31/12/20	446	453	0 days		100%
448	CSA-1920		Pipeline of proposed SAS Pumping Station - 13 nos. of puddles		221	0 days	NA	NA	180 days	Mon 7/12/20	Mon 19/7/21	Mon 7/12/20	Mon 19/7/21			1247 days		92%
449	CSA-1930		Additional DN150 Raising main for SAS		220/69	0 days	NA	NA	15 days	Wed 21/2/20	Fri 18/12/20	Wed 21/2/20	Fri 18/12/20			0 days		100%
450	CSA-1940		Additional DN90 PE pipe diversion		89	0 days	NA	NA	7 days	Fri 11/12/20	Fri 18/12/20	Fri 11/12/20	Fri 18/12/20			0 days		100%
451	CSA-1970		Additional diversion of existing sludge rising main and sewerage system		81	0 days	NA	NA	15 days	Thu 21/1/21	Sat 6/2/21	Thu 21/1/21	Sat 6/2/21			0 days		100%
452	CSA-2000		Predrilling (4hrs, 1rig, 4days/drillhole/rig)		68	16 days	Wed 20/5/20	Sat 6/6/20	7 days	Sat 18/4/20	Sat 25/4/20	Sat 18/4/20	Sat 25/4/20	127	342,453	0 days		100%
453	CSA-3000		Pre-bored H piles (12nos, 1rigs, 4days/pile/rig)			60 days	Mon 8/6/20	Tue 18/8/20	19 days	Mon 4/1/21	Mon 25/1/21	Mon 4/1/21	Mon 25/1/21	132,452,148,438,439,441,442,443,445,444,343,454		2	0 days	100%
454	CSA-4000		Pile Load Test			21 days	Wed 19/8/20	Tue 17/9/20	22 days	Fri 19/3/21	Tue 23/2/21	Fri 19/3/21	Tue 23/2/21	453	456,455	0 days		100%
455	CSA-5000		Sheetpile Installation (FSP-II, 690sq.m, 40sqm/day)			28 days	Wed 19/8/20	Sat 19/9/20	28 days	Thu 30/3/21	Wed 5/5/21	Tue 30/3/21	Wed 5/5/21	133,454,446	456	0 days		100%
456	CSA-6000		ELS works (1300cu.m soil with 2 layers walling / strutting)			75 days	Mon 21/9/20	Wed 19/2/20	75 days	Thu 6/5/21	Wed 4/8/21	Thu 6/5/21	Wed 4/8/21	NA,455,135,454	458,457FF-3 emons	-121 days	2	96%
457	CSA-6900		Receiving of Civil Requirements from PM			0 days	NA	NA	1 day	Thu 6/5/21	Thu 6/5/21	Thu 6/5/21	Thu 6/5/21	456FF-3 emons	458SS-3 emons	0 days		100%
458	CSA-7000	KD1H	R.C. Structure works (including ELS demolition works)			186 days	Mon 21/12/20	Mon 9/8/21	186 days	Thu 5/8/21	Sat 19/3/22	Thu 5/8/21	Sat 19/3/22	NA,456,457SS-3 emons	459,460,49FF	-121 days	5	0%
459	CSA-8000	KD1H	Allow access to Contractor DE/2018/03 for E&M installation and T&C works			0 days	Mon 9/8/21	Mon 9/8/21	0 days	Sat 19/3/22	Sat 19/3/22	NA	NA	458	49FF	-121 days		0%
460	CSA-9000	SW1	ABWF works + BS works			90 days	Tue 10/8/21	Thu 25/11/21	90 days	Thu 14/6/22	Wed 28/9/22	Thu 14/6/22	Wed 28/9/22	NA	458,189,141,522SS	56FF	405 days	0%
461	CAS-0000		Ancillary Structures, B-7			503 days	Mon 7/9/20	Sat 21/5/22	420 days	Mon 3/5/21	Wed 28/9/22	Mon 3/5/21	NA	12		891 days		7%
462	CAS-1000		Demolition of Existing Faciliates and Structures (leachate pump pit & pumping station)			120 days	Mon 7/9/20	Sat 30/1/21	120 days	Mon 3/5/21	Thu 23/9/21	Mon 3/5/21	NA	122,160,162	497	48 days		41%
463	CFS-1000		Fire Services Sprinkler Pumping Room & Emergency Generator House (9)(10)**		301	220 days	Sat 10/4/21	Sun 3/1/21	419 days	Tue 4/5/21	Wed 28/9/22	Tue 4/5/21	NA	NA		405 days		14%
464	CFS-1000		Water Sampling and Testing for existing effluent pump pit		384	0 days	NA	NA	12 days	Tue 4/5/21	Mon 17/5/21	Tue 4/5/21	Mon 17/5/21		465	0 days		100%
465	CFS-1150		Identification, decommission and demolition of the existing kloak		86	0 days	NA	NA	26 days	Tue 18/5/21	Fri 18/6/21	Tue 18/5/21	Fri 18/6/21	464	466,479	0 days		100%
466	CFS-1100		Provision of Flowmeter chamber, gate valve chamber and associated sewerage		85	0 days	NA	NA	90 days	Sat 19/6/21	Tue 5/10/21	Sat 19/6/21	NA	465	467,469FF	-101 days		40%
467	CFS-1200		Decommission and demolition of the existing pump pit and associated sewerage manholes and pipes		86	0 days	NA	NA	40 days	Wed 6/10/21	Mon 22/11/21	NA	NA	466	470	-101 days		0%
468	CFS-1250		Diversion of Leachate Raising Main near SSSH		241	0 days	NA	NA	18 days	Wed 28/7/21	Wed 18/8/21	NA	NA	469SF	480	18 days		0%
469	CFS-1300		E&M provision of flowmeter chamber and associated sewerage for effluent and sewage from SSSH		256	0 days	NA	NA	40 days	Wed 18/8/21	Tue 5/10/21	NA	NA	466FF	470,468SF	-61 days		0%
470	CFS-2000		Excavation for Raft Footing (800cu.m)			65 days	NA	NA	44 days	Tue 23/11/21	Sat 15/1/22	NA	NA	469,467	471	-101 days		0%
471	CFS-2800		Plate load test at bottom level of compacted general fill(2no.)			12 days	NA	NA	7 days	Mon 17/1/22	Mon 24/1/22	NA	NA	470	472	-101 days		0%
472	CFS-2900		Soil Replacement (14 layers SRT)			0 days	NA	NA	42 edays	Mon 24/1/22	Mon 7/3/22	NA	NA	471	473	-124.42 edays		0%
473	CFS-3000		Plate load test at bottom level of base slab (3no.)			28 days	Fri 4/6/21	Mon 21/6/21	7 days	Tue 8/3/22	Tue 15/3/22	NA	NA	472	474FF-3 emons,475	-101 days		0%
474	CFS-3900		Receiving of Civil Requirements from PM			0 days	NA	NA	1 day	Tue 23/11/21	Tue 23/11/21	NA	NA	473FF-3 emons	475SS-3 emons	59 days		0%
475	CFS-4000	KD1J	R.C. structure works			120 days	NA	NA	70 days	Wed 16/3/22	Mon 13/6/22	NA	NA	473,474SS-3 emons	477,476,51FF,521FF,520FF	-101 days	2	0%
476	CFS-5000	KD1J	Allow access to Contractor DE/2018/04 for E&M installation and T&C works			0 days	Mon 13/9/21	Mon 13/9/21	0 days	Mon 13/6/22	Mon 13/6/22	NA	NA	475	51FF	-101 days		0%
477	CFS-6000	SW1	ABWF works + BS works			90 days	Tue 14/9/21	Mon 3/1/22	90 days	Tue 14/6/22	Wed 28/9/22	NA	NA	475	56FF	405 days		0%
478	CCS-1000		Chemical System No.1 (8)*			168 days	Mon 1/2/21	Thu 26/8/21	386 days	Sat 12/6/21	Wed 28/9/22	Sat 12/6/21	NA	NA		891 days		4%
479	CCS-1310		Demolition of SSSH Pump Pit and Associated Sewerage System		086	0 days	NA	NA	26 days	Sat 19/6/21	Tue 20/7/21	Sat 19/6/21	NA	465	481	54 days		38%
480	CCS-1110		Removal of existing Leachate Raising Main near SSSH		241	0 days	NA	NA	12 days	Wed 18/8/21	Tue 31/8/21	NA	NA	468	481	18 days		0%
481	CCS-1100		Excavation for Raft Footing (200cu.m)			10 days	Mon 1/2/21	Thu 11/2/21	10 days	Mon 1/9/21	Sat 11/9/21	NA	NA	480,479	485FF-3 emons,486,482	18 days		0%
482	CCS-1080		Plate load test at bottom level of compacted general fill(2no.)			9 days	NA	NA	9 days	Mon 13/9/21	Thu 23/9/21	NA	NA	481	483	18 days		0%
483	CCS-1090		Soil Replacement (10 layers SRT)			0 days	NA	NA	30 edays	Thu 23/9/21	Sat 23/10/21	NA	NA	482	484	23.58 edays		0%
484	CCS-1200		Plate load test at bottom level of base slab (1no.)			5 days	Tue 16/2/21	Wed 3/3/21	5 days	Mon 25/10/21	Fri 29/10/21	NA	NA	483	486,493	19 days		0%
485	CCS-1190		Receiving of Civil Requirements from PM			0 days	NA	NA	1 day	Sat 12/6/21	Sat 12/6/21	Sat 12/6/21	Sat 12/6/21	481FF-3 emons	486SS-3 emons	0 days		100%
486	CCS-1300	KD1J	R.C. structure works			45 days	Mon 15/3/21	Mon 10/5/21	60 days	Sat 30/10/21	Tue 11/1/22	NA	NA	481,485SS-3 emons,484	51FF,488,487	20 days	2	0%
487	CCS-1400	KD1J	Allow access to Contractor DE/2018/04 for E&M installation and T&C works			0 days	Mon 10/5/21	Mon 10/5/21	0 days	Tue 11/1/22	Tue 11/1/22	NA	NA	486	51FF	20 days		0%
488	CCS-1500	SW1	ABWF works + BS works			90 days	Tue 11/5/21	Thu 26/8/21	90 days	Tue 14/6/22	Wed 28/9/22	NA	NA	189,141,486,522SS	56FF	405 days		0%
489	CDS-0000		Deodorization System No.3A (7)*			149 days	Tue 16/11/21	Sat 21/5/22	105 days	Thu 5/8/21	Wed 8/12/21	NA	NA	NA	NA	90 days		0%
490	CDS-2000		Excavation for Raft Footing (400cu.m)			20 days	Tue 16/11/21	Wed 8/12/21	20 days	Sat 14/8/21	Tue 7/9/21	NA	NA	491SF		1205 days		0%
491	CDS-2008		Plate load test at bottom level of compacted general fill(2no.)			10 days	NA	NA	10 days	Tue 7/9/21	Sat 18/9/21	NA	NA	492SF	490SF	1195 days		0%
492	CDS-2100		Soil Replacement (14 layers SRT)			0 days	NA	NA	42 edays	Sat 18/9/21	Sat 30/10/21	NA	NA	493SF	491SF	1425.42 edays		0%
493	CDS-3000		Plate load test at bottom level of base slab (1no.)			4 days	Thu 9/12/21	Fri 24/12/21	4 days	Sat 30/10/21	Wed 3/11/21	NA	NA	484	494FF-3 emons,495,492SF,500FS	19 days		0%
494	CDS-3900		Receiving of Civil Requirements from PM			0 days	NA</											

ID	Activity ID	Key Date	Task Name	Incliment Weather CE no. (NCE no.)	PMI & CE no. (NCE no.)	Baseline Duration	Baseline Start	Baseline Finish	Duration	Start	Finish	Actual Start	Actual Finish	Predecessors	Successors	Total Slack	Risk Allowance	% Complete
532	CAA-1000	KD2B	B-8A Alternation works for existing Air Blower House No.2 (Pipeline CHTA, approx. 133m DN800 D.I.)			180 days	Wed 29/1/20	Thu 3/9/20	246 days	Mon 1/6/20	Fri 26/3/21	Mon 1/6/20	Fri 26/3/21	15,142,184	53FF	0 days		100%
533	CAA-1100		Change of pipe bridge design		(057)	0 days	NA	NA	135 days	Mon 1/6/20	Tue 10/11/20	Mon 1/6/20	Tue 10/11/20		536,537,538	0 days		100%
534	CAA-1200		Additional inspection pit to verify the connection point to existing (CE xxx)			0 days	NA	NA	135 days	Mon 1/6/20	Tue 10/11/20	Mon 1/6/20	Tue 10/11/20		536,537,538	0 days		100%
535	CAA-1300		Additional MBV installation (CE xxx)			0 days	NA	NA	135 days	Mon 1/6/20	Tue 10/11/20	Mon 1/6/20	Tue 10/11/20		536,537,538	0 days		100%
536	CAA-1400		Alternation works for existing Air Blower House No.2 (Pipeline CHTA, approx. 133m DN800 D.I.)			180 days	Wed 29/1/20	Thu 3/9/20	111 days	Wed 11/11/20	Fri 26/3/21	Wed 11/11/20	Fri 26/3/21	533,534,535	53FF	0 days		100%
537	CAA-1500	KD2B	Re-alignmnet of DN800 Temporary Air Main (CHTA) and Provision of FRP Staircases		064	0 days	NA	NA	111 days	Wed 11/11/20	Fri 26/3/21	Wed 11/11/20	Fri 26/3/21	533,534,535	53FF	0 days		100%
538	CAA-1600	KD2B	Elevated Section of DN800 Temporary Air Main (CHTA) across existing Bioreactor's Distribution Chamber No. 2		062	0 days	NA	NA	111 days	Wed 11/11/20	Fri 26/3/21	Wed 11/11/20	Fri 26/3/21	533,534,535	53FF,539	0 days		100%
539	CAA-2000	KD11	B7-A Alternation works for existing Power House			122 days	Fri 4/9/20	Sat 30/1/21	0 days	Wed 11/11/20	Fri 29/1/21	Wed 11/11/20	Fri 29/1/21	13FS-1 day,122,160,162,176,538	50FF,540FS+356 days	0 days		100%
540	CAA-2100	SW3	Additional works for Power House		224	0 days	NA	NA	60 days	Thu 14/4/22	Wed 29/6/22	NA	NA	539FS-356 days	58FF	570 days		0%
541	CAA-3000	SW3	Alternation works for existing Membrane Facilities Building No.1			360 days	Mon 1/2/21	Fri 22/4/22	360 days	Tue 19/4/22	Thu 6/7/23	NA	NA	14FS-1 day,175	58FF	269 days		0%
542	CUU-0000	*	External Underground Service, Utilities, Road/Drain			1091 days	Mon 24/2/20	Sat 28/10/23	1192 days	Mon 27/4/20	Mon 13/5/24	Mon 27/4/20	NA	16		-88 days		46%
543	CUU-1000	KD2A	Process Pipes CHR and CHS (approx. 93m twin DN900 D.I.)		33, 222, 255	325 days	Mon 24/2/20	Sat 27/3/21	379 days	Mon 27/4/20	Wed 4/8/21	Mon 27/4/20	NA	184,142	54SS+48 days,552SS+48 days,55	39 days		99%
544	CUU-1000a		Special Treatment for Removing the Existing Abandoned DN1800 By-pass Pipe and the Concrete Mass in Conflict with the Proposed Sheetpile wall for trenching work of Process Pipeline CHR and CHS		33	0 days	NA	NA	54 days	Sat 30/5/20	Mon 3/8/20	Sat 30/5/20	Mon 3/8/20			0 days		100%
545	CUU-1000b		Trenchless work for Process Pipes CHR and CHS (approx. 7m twin DN900 D.I.)		255	0 days	NA	NA	60 days	Thu 25/2/21	Mon 10/5/21	Thu 25/2/21	Mon 10/5/21		52FF	0 days		100%
546	CUU-1001		Removal of Abandoned DN1800 Concrete Pipe and Concrete Mass near Existing UV Disinfection Channel at CHR & CHS Process Pipe Works Area		033	0 days	NA	NA	43 days	Thu 2/7/20	Thu 20/8/20	Thu 2/7/20	Thu 20/8/20			0 days		100%
547	CUU-1002		Grouting for Sheung Shui Slaughter House Boundary Walls along CHR & CHS Pipes Works Area		222	0 days	NA	NA	20 days	Fri 23/10/20	Mon 16/11/20	Fri 23/10/20	Mon 16/11/20			0 days		100%
548	CUU-1004		Delay Delivery of DI pipes due to COVID-19		(076)	0 days	NA	NA	75 days	Tue 22/12/20	Thu 25/3/21	Tue 22/12/20	Thu 25/3/21		549FF	0 days		100%
549	CUU-2000	SW2	Process Pipes, including CHT, CHX, CHY, CHPS1&2, CHS S1&2, CHDO 1&2, CHPSW 1-8, CHTPS, CHPT1&2, CHTFT 1&2, CHTE, CHTD, Foam Collection & Surplus activated sludge rising main pipe			550 days	Mon 29/6/20	Fri 6/5/22	457 days	Mon 19/10/20	Fri 6/5/22	Mon 19/10/20	NA	184,142,548FF,543SS+48 days	57FF,555,550SS+250 days	63 days		51%
550	CUU-2100	SW2	Remaining Process Pipes			0 days	NA	NA	270 days	Mon 23/8/21	Fri 22/7/22	NA	NA	549SS+250 days	57FF	0 days		0%
551	CUU-3000	SW2	Remaining Drainage			550 days	Mon 29/6/20	Fri 6/5/22	520 days	Mon 19/10/20	Fri 22/7/22	Mon 19/10/20	NA	184,142	555,57FF	0 days	5	45%
552	CUU-4000	SW2	Remaining Sewerage			550 days	Mon 29/6/20	Fri 6/5/22	520 days	Mon 19/10/20	Fri 22/7/22	Mon 19/10/20	NA	184,142,543SS+48 days	555,57FF	0 days	5	45%
553	CUU-5000	SW2	Remaining Waterworks			550 days	Mon 29/6/20	Fri 6/5/22	520 days	Mon 19/10/20	Fri 22/7/22	Mon 19/10/20	NA	184,142,543SS+48 days	557FS+2 days,57FF	0 days	5	45%
554	CUU-6000	SW2	Remaining Cable Ducts			550 days	Mon 29/6/20	Fri 6/5/22	520 days	Mon 19/10/20	Fri 22/7/22	Mon 19/10/20	NA	184,142,543SS+48 days	555,57FF	0 days	5	45%
555	CUU-7000	KD3A	Roadworks			540 days	Fri 31/12/21	Sat 28/10/23	440 days	Mon 7/11/22	Mon 13/5/24	NA	NA	554,551,552,549,352,399,334,433	54FF,558SS+123 days	-88 days	5	0%
556	CLW-0000	*	Landscaping Works			854 days	Wed 11/5/22	Thu 27/3/25	946 days	Tue 26/7/22	Wed 24/9/25	NA	NA	16		0 days		0%
557	CLW-1000	KD3A	Irrigation System			120 days	Wed 11/5/22	Fri 30/9/22	120 days	Tue 26/7/22	Thu 15/12/22	NA	NA	553FS+2 days,184	558,54FF	1 day		0%
558	CLW-2000	SW3	Hard Landscaping Works			220 days	Mon 3/10/22	Mon 3/7/23	214 days	Tue 11/4/23	Sat 23/12/23	NA	NA	557,555SS+123 days	559,58FF	-88 days	5	0%
559	CLW-3000	SW3	Soft Landscaping Works			220 days	Tue 26/3/24	Tue 4/7/23	214 days	Wed 27/12/23	Tue 24/9/24	NA	NA	558,143	560,58FF	-88 days	5	0%
560	CLW-4000	DLP	Establishment Works (365 days)			294 days	Wed 27/3/24	Thu 27/3/25	365 days	Wed 25/9/24	Wed 24/9/25	NA	NA	559,143	59FF,60FF	0 days	5	0%



Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Total Float	Predecessors	Successors	2020				2021				2022				2023				2024															
										J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F

SWH - Main Works Stage 1 Sidestream Treatment Facilities & E&M Works for Sludge Treatment Facilities

Contract Data

Starting Date & Completion Date		Original Duration	Early Start	Early Finish	Late Start	Late Finish	Total Float	Predecessors	Successors
AS000010	Contract Date (LOA)	0	11-Oct-19 A		14-Sep-21				AS000020, AS103100,
AS000020	Starting Date	0	23-Oct-19 A		14-Sep-21			AS000010	AS102100, AS001300,
AS000110	Whole Contract Period (1626 days from starting date)	1626	23-Oct-19 A	04-Apr-24	21-Jan-22	04-Apr-24	0	AS000020	AS000220, AS000120i
AS000120i	Extension of Time Granted (Total 19.5days)	20	05-Apr-24	24-Apr-24*	05-Apr-24	24-Apr-24	0	AS000110	AS000220
AS000220	Completion Date for the whole of the Works	0		05-Jun-24		05-Jun-24	0	AS000110, AS000020,	


Access Date

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Total Float	Predecessors	Successors
AS001100	Portion C-1A (within 480 to 550 days from starting date)	550	23-Oct-19 A	24-Apr-21 A	05-Jan-22	05-Jan-22		AS000020	AS001120
AS001120	Planned Access Date for Portion C-1A	1	24-Apr-21 A	24-Apr-21 A	05-Jan-22	05-Jan-22		AS000020, AS001100	AS013300, AS106100
AS001200	Portion C-2A (within 705 to 795 days from starting date) (SS by NCE-NCE-288, within 705 to 831 days from starting date)	831	23-Oct-19 A	30-Jan-22	18-Jan-22	28-Jan-22	-3	AS000020	AS001220
AS001220	Planned Access Date for Portion C-2A	1	30-Jan-22	30-Jan-22*	27-Jan-22	28-Jan-22	-3	AS000020, AS001200	AS502160, AS502440,
AS001300	Portion C-2B (within 765 to 855 days from starting date)	855	23-Oct-19 A	23-Feb-22	21-Jan-22	23-Feb-22	0	AS000020	AS001320
AS001320	Planned Access Date for Portion C-2B	1	23-Feb-22	23-Feb-22*	23-Feb-22	23-Feb-22	0	AS000020, AS001300	AS503100, AS503160
AS001400	Portion C-2C (within 715 to 805 days from starting date) (SS by NCE-NCE-287, within 715 to 934 days from starting date)	934	23-Oct-19 A	13-May-22	14-Sep-21	04-Jan-22	-129	AS000020	AS001420
AS001420	Planned Access Date for Portion C2-C	1	13-May-22	13-May-22*	04-Jan-22	04-Jan-22	-129	AS000020, AS001400	AS503500, AS503600,
AS001500	Portion C-2D (within 825 to 945 days from starting date)	945	23-Oct-19 A	24-May-22	21-Jan-22	24-May-22	0	AS000020	AS001520
AS001520	Planned Access Date for Portion C-2D	1	24-May-22	24-May-22*	24-May-22	24-May-22	0	AS001500	AS504500, AS504520,
AS001600	Portion C-3 (within 615 to 705 days from starting date) (SS by NCE-NCE-273, within 615 to 815 days from starting date)	815	23-Oct-19 A	31-Dec-21 A	04-Feb-22	04-Feb-22		AS000020	AS001620
AS001620	Planned Access Date for Portion C-3 (SS by NCE-NCE-273)	1	31-Dec-21 A	31-Dec-21 A	04-Feb-22	04-Feb-22		AS001600, AS020230	AS002060, AS504000,
AS001700	Portion B-1 (within 285 to 345 days from starting date)	345	23-Oct-19 A	30-Sep-20 A	11-Dec-21	11-Dec-21		AS000020	AS001720
AS001720	Planned Access Date for Portion B-1	1	30-Sep-20 A	30-Sep-20 A	11-Dec-21	11-Dec-21		AS001700	AS002050, AS161120,
AS001800	Portion B-2a (within 615 to 705 days from starting date) (SS by NCE-NCE-219, within 771 to 891 days from starting date)	891	23-Oct-19 A	31-Mar-22	21-Jan-22	31-Mar-22	0	AS000020	AS001820
AS001820	Planned Access Date for Portion B-2a (SS by NCE-NCE-219)	1	31-Mar-22	31-Mar-22*	31-Mar-22	31-Mar-22	0	AS001800	AS505600
AS001830	Portion B-2b (within 615 to 705 days from starting date) (SS by NCE-NCE-219)	705	23-Oct-19 A	24-Sep-21 A	05-Jun-24	05-Jun-24			
AS001840	Planned Access Date for Portion B-2b (SS by NCE-NCE-219)	1	24-Sep-21 A	24-Sep-21 A	05-Jun-24	05-Jun-24			
AS001900	Works Area WA1-B (starting date)	1	23-Oct-19 A	23-Oct-19 A	05-Feb-22	05-Feb-22		AS000020	AS001910
AS001910	Planned Access Date for Works Area WA1-B	1	23-Oct-19 A	23-Oct-19 A	05-Feb-22	05-Feb-22		AS000020, AS001900	AS010100, AS010205a
AS001920	Works Area WA3 (starting date)	1	23-Oct-19 A	23-Oct-19 A	05-Feb-22	05-Feb-22		AS000020	AS001930
AS001930	Planned Access Date for Works Area WA3	1	23-Oct-19 A	23-Oct-19 A	05-Feb-22	05-Feb-22		AS000020, AS001920	AS010100, AS010210

Key Dates

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Total Float	Predecessors	Successors
AS002010	KD1A Submission of Civil Requirement Dwgs, Elec. Schematic Dwgs of UV System No.1 and Effluent Pumping Station No.1	196	23-Oct-19 A	05-May-20 A	16-Jan-22	16-Jan-22		AS000020, AS102100,	AS000220, AS104100
AS002020	KD2A Submission of Civil Requirement Dwgs, Elec. Schematic Dwgs of SD Bldg, SD & DC, CHP Bldg, Workshop No.2, etc.	226	23-Oct-19 A	04-Jun-20 A	05-Jun-24	05-Jun-24		AS000020, AS020200,	AS002040
AS002040	KD2B Submission of Remaining Civil Requirement Dwgs, Elec. Schematic Dwgs of SD Bldg, SD & DC, CHP Bldg, etc.	461	23-Oct-19 A	15-Jan-21 A	05-Jun-24	05-Jun-24		AS000020, AS020300,	AS003220
AS002050	KD3A Completion of Phase 1 Commissioning of Sidestream Treatment Facilities (1140d after Portion B-1 Access)	1141	30-Sep-20 A	14-Nov-23*	21-Jan-22	14-Nov-23	0	AS001720	AS002050j
AS002050j	Revised KD3A Completion Date (Impacted by Inclement Weather)	58	19-Nov-23	15-Jan-24*	19-Nov-23	15-Jan-24	0	AS002050, AS155210e	AS003320

Remarks: The Defect Date is 24 Apr 2025 (365 days after Completion of the whole of the works)
The period of Establishment Works is 365 days start from 25 Apr 2024 to 24 Apr 2025



File Name: DE/2018/03 RP R18
Layout: DE1803 RP (Jan 2022) - WBS
Page 1 of 35

- Remaining Work
- Critical Activity
- Actual Progress
- ◆ Milestone

Contract No. DE/2018/03
Shek Wu Hui Effluent Polishing Plant - Main Works Stage 1
Sidestream Treatment Facilities and E&M Works for Sludge Treatment Facilities
Revised Programme - as at 20 Jan 2022

Date	Revision	Checked	Approved
30-Sep-21	Rev.14	LT	KM
31-Oct-21	Rev.15	LT	KM
30-Nov-21	Rev.16	LT	KM
31-Dec-21	Rev.17	LT	KM
31-Jan-22	Rev.18	LT	KM

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Total Float	Predecessors	Successors	2020				2021				2022				2023				2024															
										J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F
AS512340e	Mobilisation	5	08-Oct-20 A	12-Oct-20 A	11-Dec-21	11-Dec-21		AS512330e	AS161100																																
For Ground Investigation																																									
AS512350e	Submit Tender proposal of Civil Contractor (Ground Investigation)	14	29-Aug-20 A	29-Sep-20 A	11-Dec-21	11-Dec-21			AS512360																																
AS512360	Review & Accept the Tender proposal of Civil Contractor (Ground Investigation)	21	30-Sep-20 A	27-Oct-20 A	11-Dec-21	11-Dec-21		AS512350e	AS512370e																																
AS512370e	Tender Invitation of Civil Contractor (Ground Investigation)	7	02-Nov-20 A	13-Nov-20 A	11-Dec-21	11-Dec-21		AS512360	AS512380e																																
AS512380e	Submission of Tender Report	7	14-Nov-20 A	18-Nov-20 A	11-Dec-21	11-Dec-21		AS512370e	AS512390e																																
AS512390e	Review & Accept the Tender Report by PM	21	19-Nov-20 A	19-Nov-20 A	11-Dec-21	11-Dec-21		AS512380e	AS512400e																																
AS512400e	Contract Preparation	3	20-Nov-20 A	23-Nov-20 A	11-Dec-21	11-Dec-21		AS512390e	AS512410e																																
AS512410e	Civil Contractor (Ground Investigation) Award	1	24-Nov-20 A	24-Nov-20 A	11-Dec-21	11-Dec-21		AS512400e	AS512420e																																
AS512420e	Mobilisation	7	25-Nov-20 A	08-Dec-20 A	11-Dec-21	11-Dec-21		AS512410e	AS161120																																
For Pre-drilling & Post-drilling																																									
AS512430e	Submit Tender proposal of Civil Contractor (Pre-drilling & Post-drilling)	74	26-Oct-20 A	06-Jan-21 A	11-Dec-21	11-Dec-21		AS160400, AS160300	AS512440e																																
AS512440e	Review & Accept the Tender proposal of Civil Contractor (Predrill & Proof drill)	21	07-Jan-21 A	27-Jan-21 A	11-Dec-21	11-Dec-21		AS512430e	AS512450e																																
AS512450e	Tender Invitation of Civil Contractor (Pre-drilling & Post-drilling)	14	28-Jan-21 A	04-Feb-21 A	11-Dec-21	11-Dec-21		AS512440e	AS512460e																																
AS512460e	Submission of Tender Report	4	05-Feb-21 A	10-Feb-21 A	11-Dec-21	11-Dec-21		AS512450e	AS512470e																																
AS512470e	Review & Accept the Tender Report by PM	21	11-Feb-21 A	16-Feb-21 A	11-Dec-21	11-Dec-21		AS512460e	AS512480e																																
AS512480e	Contract Preparation	3	17-Feb-21 A	17-Feb-21 A	11-Dec-21	11-Dec-21		AS512470e	AS512490e																																
AS512490e	Civil Contractor (Pre-drilling & Post-drilling) Award	1	18-Feb-21 A	18-Feb-21 A	11-Dec-21	11-Dec-21		AS512480e	AS512500e																																
AS512500e	Mobilisation	3	19-Feb-21 A	21-Feb-21 A	11-Dec-21	11-Dec-21		AS512490e	AS161140																																
For Piling																																									
AS512510f	Submit Tender proposal of Civil Contractor (Piling)	39	04-Jan-21 A	10-Feb-21 A	11-Dec-21	11-Dec-21			AS512520f																																
AS512520f	Review & Accept the Tender proposal of Civil Contractor (Piling)	25	11-Feb-21 A	12-Mar-21 A	11-Dec-21	11-Dec-21		AS512510f	AS512530f																																
AS512530f	Tender Invitation of Civil Contractor (Piling)	14	12-Mar-21 A	19-Mar-21 A	11-Dec-21	11-Dec-21		AS512520f	AS512540f																																
AS512540f	Submission of Tender Report	7	20-Mar-21 A	22-Mar-21 A	11-Dec-21	11-Dec-21		AS512530f	AS512550f																																
AS512550f	Review & Accept the Tender Report by PM	21	23-Mar-21 A	23-Mar-21 A	11-Dec-21	11-Dec-21		AS512540f	AS512560f																																
AS512560f	Contract Preparation	3	24-Mar-21 A	25-Mar-21 A	11-Dec-21	11-Dec-21		AS512550f	AS512570f																																
AS512570f	Civil Contractor (Piling) Award	1	26-Mar-21 A	26-Mar-21 A	11-Dec-21	11-Dec-21		AS512560f	AS512580f																																
AS512580f	Mobilisation	3	26-Mar-21 A	01-Apr-21 A	11-Dec-21	11-Dec-21		AS512570f	AS161140																																
For Main Civil Works																																									
AS512590f	Submit Tender proposal of Civil Contractor (Main Civil Works)	30	17-Mar-21 A	21-May-21 A	09-Dec-21	09-Dec-21			AS512600f																																
AS512600f	Review & Accept the Tender proposal of Civil Contractor (Main Civil Works)	42	22-May-21 A	19-Jul-21 A	09-Dec-21	09-Dec-21		AS512590f	AS512610f																																
AS512610f	Tender Invitation of Civil Contractor (Main Civil Works)	14	21-Jul-21 A	11-Aug-21 A	09-Dec-21	09-Dec-21		AS512600f	AS512620f																																
AS512620f	Submission of Tender Report	1	12-Aug-21 A	19-Aug-21 A	09-Dec-21	09-Dec-21		AS512610f	AS512630f																																
AS512630f	Review & Accept the Tender Report by PM	6	20-Aug-21 A	31-Aug-21 A	09-Dec-21	09-Dec-21		AS512620f	AS512640f																																
AS512640f	Contract Preparation	1	01-Sep-21 A	05-Sep-21 A	09-Dec-21	09-Dec-21		AS512630f	AS512650f																																
AS512650f	Civil Contractor (Main Civil Works) Award	1	06-Sep-21 A	06-Sep-21 A	09-Dec-21	09-Dec-21		AS512640f	AS512160e, AS161157i																																



File Name: DE/2018/03 RP R18
 Layout: DE1803 RP (Jan 2022) -
 WBS
 Page 17 of 35

- Remaining Work
- Critical Activity
- ◆ Milestone
- Actual Progress

Contract No. DE/2018/03
Shek Wu Hui Effluent Polishing Plant - Main Works Stage 1
Sidestream Treatment Facilities and E&M Works for Sludge Treatment Facilities
Revised Programme - as at 20 Jan 2022

Date	Revision	Checked	Approved
30-Sep-21	Rev.14	LT	KM
31-Oct-21	Rev.15	LT	KM
30-Nov-21	Rev.16	LT	KM
31-Dec-21	Rev.17	LT	KM
31-Jan-22	Rev.18	LT	KM

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Total Float	Predecessors	Successors	2020			2021			2022			2023			2024																	
										J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D
										-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
AS505200	E&M Installation of H2S Removal System (S7)	80	10-Nov-22	28-Jan-23	23-Oct-22	11-Jan-23	-18	AS001520, AS01780, AS503600	AS505700, AS511300b																														
AS505300	E&M Installation of Waste Gas Burning System (S9)	120	09-Jan-23	08-May-23	18-Jan-23	18-May-23	10	AS001520, AS501360, AS504520, AS505000, AS503160	AS510900																														
AS505400	E&M Installation of Plant Service Water System (S12)	90	20-Jul-22	17-Oct-22	17-Feb-23	18-May-23	213	AS001520, AS501380, AS502120	AS511300b																														
AS505600	E&M Installation of SAS Pumping System (S14)	210	21-May-22	16-Dec-22	31-May-22	27-Dec-22	11	AS001820, AS501400, CE000219b, AS501820, AS501840	AS511300b, AS505700																														
AS505700	E&M Installation of DO System (S21)	90	14-Jan-23	13-Apr-23	27-Dec-22	27-Mar-23	-18	AS001520, AS505200, AS501800, AS505600, AS506300	AS511300b, AS506100																														
AS506000	E&M Installation of Sewage Pump (S21)	60	04-Jul-22	01-Sep-22	15-Jul-22	13-Sep-22	12	AS001520, AS501860, AS106180	AS506200, AS506200, AS511300b, AS508000																														
AS506100	E&M Installation of THP Cooling Pump (S21)	60	10-Apr-23	08-Jun-23	23-Mar-23	22-May-23	-18	AS001520, AS501920, AS503600, AS505700, AS506300	AS511300b																														
AS506200	E&M Installation of Ferric Chloride Storage Tank (S21)	45	02-Sep-22	16-Oct-22	13-Sep-22	28-Oct-22	12	AS001520, AS506000, AS506000, AS501940	AS506300, AS511300b																														
AS506300	E&M Installation of Ferric Chloride Dosing Pump (S21)	45	02-Oct-22	15-Nov-22	13-Oct-22	27-Nov-22	12	AS001520, AS506200, AS501960	AS511300b, AS506100, AS505700																														
AS506500h	E&M Installation of Existing Consolidation House	120	31-Aug-22	28-Dec-22	03-Jan-23	03-May-23	126	CE000219d, AS501980	AS511300b, AS510400																														
AS506600j	E&M Installation of Pipe Trench No.1, No.2 & No.3	270	24-May-22	17-Feb-23	06-Aug-22	03-May-23	75	AS001520	AS510200a																														
Building Services																																							
AS507000	FS Installation - Conduits, Trunking, & Pipeworks	240	07-Jun-22	01-Feb-23	26-Aug-22	22-Apr-23	80	AS503180, AS509300	AS507100, AS509340, AS508110g																														
AS507100	FS Installation - Cable Laying, Termination, Associated Fitting & Field Devices	240	04-Dec-22	31-Jul-23	22-Feb-23	19-Oct-23	80	AS507000, AS503200, AS504410a, AS502320	AS509120																														
AS507200	Installation of Control & Monitoring System	120	16-Jan-23	15-May-23	18-Jan-23	18-May-23	3	AS503260, AS501720	AS511300b, AS106300, AS512380f, AS512390f, AS512400f, AS512410f																														
AS507300	Installation of CCTV System	150	18-Oct-22	16-Mar-23	19-Dec-22	18-May-23	63	AS503280	AS511300b, AS512380f, AS512390f, AS512400f, AS512410f																														
AS507700	BS Installation for Sludge Digester	45	29-Jan-23	14-Mar-23	17-Feb-23	03-Apr-23	20	AS503600, AS509300, AS510090m	AS507800, AS510700, AS509370f																														
AS507800	BS Installation for THP Facilities	30	15-Mar-23	13-Apr-23	03-May-23	02-Jun-23	50	AS507700, AS505000, AS510090m	AS507900, AS509370f																														
AS507900	BS Installation for Biogas Holding Tanks	60	26-Mar-23	24-May-23	03-Apr-23	02-Jun-23	9	AS507800, AS504540, AS510090m	AS508000, AS509370f																														
AS508000	BS Installation for Sewage Pumping Station	60	26-Mar-23	24-May-23	03-Apr-23	02-Jun-23	9	AS507900, AS506000, AS510090m	AS508100, AS509370f																														







File Name: DE/2018/03 RP R18
 Layout: DE1803 RP (Jan 2022) - WBS
 Page 31 of 35

- Remaining Work
- Critical Activity
- Milestone
- Actual Progress

Contract No. DE/2018/03
Shek Wu Hui Effluent Polishing Plant - Main Works Stage 1
Sidestream Treatment Facilities and E&M Works for Sludge Treatment Facilities
 Revised Programme - as at 20 Jan 2022

Date	Revision	Checked	Approved
30-Sep-21	Rev.14	LT	KM
31-Oct-21	Rev.15	LT	KM
30-Nov-21	Rev.16	LT	KM
31-Dec-21	Rev.17	LT	KM
31-Jan-22	Rev.18	LT	KM

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Total Float	Predecessors	Successors	2020			2021			2022			2023			2024																			
										J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F
AS508100	BS Installation for Other Facilities	90	24-Feb-23	24-May-23	04-Mar-23	02-Jun-23	9	AS508000, AS510090m	AS511300b, AS509370f																																
AS508110g	BS Installation for Fire Hydrant and Booster Pump Room	90	02-Feb-23	02-May-23	13-May-23	10-Aug-23	100	AS507000, AS509300, AS001520, AS510090m	AS509340																																
AS508120g	Road Lighting Installation	180	25-May-22	20-Nov-22	23-Apr-23	19-Oct-23	333	AS001520	AS509120																																
AS508130g	Landscape Lighting Installation	120	01-Nov-22*	28-Feb-23	27-Feb-23	27-Jun-23	119		AS512380f																																
Statutory Submission / Inspection																																									
CLP Submission																																									
AS512375f	Submission & Approval of Electrical Schematic Wiring Diagram to CLP	275	30-May-21 A	31-Mar-22	09-Oct-22	18-Dec-22	262		AS509980																																
EPD Submission / Inspection																																									
AS509500a	EPD Submission & Approval for Air Pollution Control - Genset	180	02-Mar-22	28-Aug-22	08-Feb-22	07-Aug-22	-22	AS201100	AS506500b																																
AS509520a	EPD Submission & Approval for Air Pollution Control - CHP & THP	180	28-Aug-21 A	26-Mar-22	19-Jan-22	25-Mar-22	-2	AS082330	AS513000a, AS505000, AS503100																																
EMSD Submission / Inspection																																									
AS509370b	BEE0 Stage one: Submit EE1 & EE-SU to EMSD	60	03-Oct-20 A	02-Dec-20 A	13-Mar-22	13-Mar-22		AS201500	AS504000																																
AS509375f	BEE0 Stage two: Submit EE2 & EE-SU to EMSD	60	17-Nov-23	15-Jan-24	05-Feb-24	04-Apr-24	80	AS509200	AS003530																																
AS509380b	Application & Approval of the Zone Classification of Hazardous Area - including Fire Risk Assessment Report	180	15-Nov-21 A	13-Jun-22	14-Jan-22	07-Jun-22	-7	AS020170a	AS509420a, AS509400a																																
AS509400a	Application for Construction Approval of Notifiable Gas Installation (Form 104)	180	15-Nov-21 A	13-Jun-22	14-Jan-22	07-Jun-22	-7	AS020170a, AS509380b	AS509420a, AS504500																																
AS509420a	Application for Approval of Use of Notifiable Gas Installation (Form 105)	28	26-May-23	22-Jun-23	21-May-23	18-Jun-23	-5	AS509400a, AS510600, AS509380b	AS509440a																																
AS509440a	EMSD Inspection - Gas Holding Tanks	14	23-Jun-23	06-Jul-23	18-Jun-23	02-Jul-23	-5	AS509420a	AS512200a																																
AS509450f	Form 5 Submission to EMSD - Lift Installation	0	13-Sep-23		16-Jan-24		126	AS504460	AS509460f																																
AS509460f	EMSD Inspection - Lift Installation	7	13-Oct-23	19-Oct-23	15-Feb-24	22-Feb-24	126	AS509450f	AS509470f																																
AS509470f	Issuance of Form 6 - Lift Installation	0		18-Nov-23		23-Mar-24	126	AS509460f	AS003520																																
WSD Submission / Inspection																																									
AS509300	Submit WWO46 Part I / II to WSD (FS/PD)	30	01-Jul-21 A	30-Jul-21 A	22-Jun-22	22-Jun-22		AS201800, AS201100, AS201200, AS201300, AS201500, AS201700	AS509340, AS507000, AS503180, AS504400a, AS502300, AS502340, AS503220, AS504420a, AS507700, AS508110g																																
AS509340	Submit WWO46 Part IV to WSD (FS)	0	03-May-23		11-Aug-23		100	AS509300, AS507000, AS504400a, AS503180, AS502300, AS508110g	AS509360, AS509362b																																
AS509360	WSD Inspection (FS)	28	17-May-23	13-Jun-23	25-Aug-23	21-Sep-23	100	AS509340	AS509200, AS509362b																																
AS509362b	Issuance of FS Water Certificate	0		11-Jul-23		19-Oct-23	100	AS509340, AS509360	AS513000a, AS509120																																
AS509370f	Submit WWO46 Part IV to WSD (PD)	0	25-May-23		20-Dec-23		210	AS507700, AS507800, AS507900, AS508000, AS508100, AS504420a, AS503220, AS502340	AS509380f																																
AS509380f	WSD Inspection	7	08-Jun-23	14-Jun-23	03-Jan-24	10-Jan-24	210	AS509370f	AS509390f																																

 Remaining Work
 Critical Activity
 Milestone
 Actual Progress

Contract No. DE/2018/03
Shek Wu Hui Effluent Polishing Plant - Main Works Stage 1
Sidestream Treatment Facilities and E&M Works for Sludge Treatment Facilities
Revised Programme - as at 20 Jan 2022

Date	Revision	Checked	Approved
30-Sep-21	Rev.14	LT	KM
31-Oct-21	Rev.15	LT	KM
30-Nov-21	Rev.16	LT	KM
31-Dec-21	Rev.17	LT	KM
31-Jan-22	Rev.18	LT	KM




Item	Major Activities & Submission in coming 3 months	Time					% of time elapsed based on "updated date")	Progress (E&M contract)			Action	Remarks / Status
		Contract Planned Commencement Date	Anticipated / Actual Commencement Date	Contract Planned Finish Date	Anticipated / Actual Finish Date	Unit		Total Quantity	Completed Quantity	Actual Progress %		
Drawing Submission for Key Dates												
KD1A: Submission of civil and dimensional requirement drawing, electrical schematic drawings, etc. from formation level up to +8mPD in accordance with the contract requirement of Contract No. DC/2018/07 to carry out civil works construction	KD1A: Submission of Civil Requirement Drawing (Final)	8/28/2020	9/18/2020	11/5/2020	11/5/2020	Task Completed	no.	26	26	100%		
	KD1A: Submission of Electrical Schematic Drawing (Final)	7/15/2020	7/15/2020	11/5/2020	11/5/2020	Task Completed	no.	11	11	100%		
	KD1A: 6 November 2020											
KD1B: Submission of remaining civil and dimensional requirement drawings, electrical schematic drawing, etc. in accordance with the contract requirement of Contract No. DC/2018/07 to carry out civil works construction	KD1B: Submission of Civil Requirement Drawing (First Draft)	9/30/2020	9/28/2020	12/30/2020	3/31/2021	Task Completed	no.	47	47	100%		
	KD1B: Submission of Civil Requirement Drawing (Final)	11/6/2020	11/5/2020	6/4/2021	6/4/2021	Task Completed	no.	47	47	100%	All the CWR Drawings were submitted.	
	KD1B: 4 June 2021											
KD3A: 04SC010 - Dismantle & Removal of Emergency Generators in existing Power House	KD3A: Testing and Commissioning	7/1/2020	7/3/2020	7/29/2020	7/29/2020	Task Completed				100%	First test was conducted on 3 July 2020. Remaining test would be subjected to completion of civil works. KD3A - 29 July 2020. Joint Site Inspection was conducted on 24 July 2020 and Notice of completion of work was submitted on 28 July 2020	
	KD3A: 29 July 2020											
KD3B: 6B.2.15 Operation Restoration of Existing Primary Sedimentation Tank (PST) No. 4 and 6	KD3B: System Commissioning for PST No. 4 & 6	N/A	6/22/2021	N/A	9/3/2021	Task Completed				100%	Wet test (2nd) for PST#6 completed on 3 Sep 2021 and pre-handover inspection arranged on 30 Aug 2021. Defect list (final) received on 17 Sep 2021 and defect rectification was completed. Site training/ demonstration shall be conducted by end Feb and PMI modification work shall be completed by end March.	
	KD3B: 9 June 2021											
Section 1 of Works (outstanding works list)												
6B.2.12 Provision of New Replacement Filter Plates for Existing Membrane Filter Presses at Existing Sludge Press House	Material Delivery	12/1/2020	12/1/2020	8/8/2021	8/8/2021	Task Completed				-	"Filter Press Plates and Cloths" were handed over to DSD.	
6B.2.16 Temporary Filtrate Equalisation System	Mechanical Installation	3/17/2021	3/30/2021	4/12/2021	5/14/2021	Task Completed				-		
	Electrical Installation	3/13/2021	3/29/2021	4/15/2021	12/10/2021	Task Completed				-	PLC programme for water spray system (stage 1) is on-going, motorized gate valve for stage 2 under PMI is being fabricated and the delivery lead time is by end November.	
	Testing and Commissioning	4/15/2021	4/22/2021	5/1/2021	3/31/2022	96%				-	Site Acceptance Test shall be completed by 31 Mar 2022.	
6B.2.1 Inlet Works	Submission of Contractor's Design for Inlet Works No. 1	9/6/2020	11/16/2020	5/14/2021	3/31/2022	97%				-	Bestwise All finalized design calculations for Inlet Works no.1 shall be submitted by 31 Mar 2022.	
	Submission of P&M Submission	9/6/2020	9/7/2020	5/14/2021	3/31/2022	97%					P&M0022 - Inlet Pumps (status: B) P&M0003 - Coarse Screens & Fine Screens (status: B) P&M0085 - Grit Traps (status: B) P&M0084 - Screw Compactor (status: B) P&M0042 - Screw Conveyors for Coarse Screens and Fine Screens (under AECOM review) All P&M for Inlet Works no.1 shall be submitted by 31 Mar 2022.	
	Submission of P&ID Drawing	9/6/2020	9/6/2020	5/14/2021	12/29/2020	Task Completed					PID (rev.B) submitted on 13 Nov 2020. AECOM accepted subject to comments on 29 Dec 2020.	
	Submission of GA Drawing	9/6/2020	1/5/2021	5/14/2021	3/31/2022	97%					E&M GA submission DWG0082 resubmitted on 9 July 2021. AECOM commented on 19 Feb 2021. Bestwise reviewed GA in BIM with AECOM on 12 Jan 2022. Electrical GA DWG0095 resubmitted on 3 July 2021. AECOM commented on 21 Apr 2021. Bestwise reviewed GA in BIM with AECOM on 12 Jan 2022. All finalized drawings for Inlet Works no.1 shall be submitted by 31 Mar 2022.	


	Submission of Electrical Drawing	9/6/2020	1/15/2021	5/14/2021	3/31/2022	97%						Electrical SLD submitted on 5 Feb 2021. AECOM commented on 20 Feb 2021. Bestwise to resubmit. All finalized drawings for Inlet Works no.1 shall be submitted by 31 Mar 2022.
	Acceptance of submission	5/15/2021	5/15/2021	5/29/2021	4/30/2022	87%				-		
6B.2.2 Primary Sedimentation Tank No. 1-4	Submission of Contractor's Design for Primary Sedimentation Tanks No. 1-4	9/6/2020	12/28/2020	5/14/2021	4/30/2022	91%				-	Bestwise	PFD (rev.B) under DWG0004 submitted on 22 June 2021. Finalized design calculations for PST shall be submitted by 30 Apr 2022.
	Submission of P&M Submission	9/6/2020	11/26/2020	5/14/2021	4/30/2022	91%						P&M0058 - Lamella Plate Settler (under AECOM review) P&M0097 - Scum Skimmer and Scum Collection Pipe (status: C) P&M0086 - Sludge Bottom Scraper (status: C) P&M0051 - Drain Pump (status: C) P&M0044 - Primary Sludge Pump (status: B) Finalized material submissions for PST shall be submitted by 30 Apr 2022.
	Submission of P&ID Drawing	9/6/2020	10/2/2020	5/14/2021	6/24/2021	Task Completed						PID under DWG0037 (rev.1) submitted on 24 June 2021 and is accepted by AECOM.
	Submission of GA Drawing	9/6/2020	2/3/2021	5/14/2021	4/30/2022	90%						Mechanical GA was submitted on 19 Jun 2021. Electrical GA under DWG0103 (rev.1) was submitted on 6 Jul 2021 and is accepted by AECOM. Finalized drawings for PST shall be submitted by 30 Apr 2022.
	Submission of Electrical Drawing	9/6/2020	1/15/2021	5/14/2021	4/30/2022	90%						Electrical SLD submitted on 5 Feb 2021. AECOM commented on 20 Feb 2021. Bestwise to resubmit. Finalized drawings for PST shall be submitted by 30 Apr 2022.
	Acceptance of submission	5/15/2021	4/2/2021	5/29/2021	6/30/2022	77%				-		Refer to outstanding list under "Certificate of completion no.1 - section 1 of the works".
6B.2.3 Chemical Storage and Dosing System	Submission of Contractor's Design for Chemical Dosing System (CDS006)	9/6/2020	1/7/2021	5/14/2021	10/29/2021	Task Completed				-	Bestwise	Design calculation (rev.0) of CHS1 and TCHS submitted on 2 Sep 2020 and 28 Aug 2020, AECOM commented on 24 Sep and 6 Oct 2020, Bestwise submitted CDS0060 on 15 Jul 2021 and CDS0044 on 19 Jul 2021. Finalized design calculation for chemical systems was submitted on 29 Oct 2021.
	Submission of P&M Submission	9/6/2020	9/6/2020	5/14/2021	10/30/2021	Task Completed						Finalized material submissions for chemical system was submitted on 30 Oct 2021.
	Submission of P&ID Drawing	9/6/2020	12/11/2020	5/14/2021	6/29/2021	Task Completed						PID resubmitted under DWG0053 (rev.1) on 28 Jun 2021, DWG0057 (rev.1) on 29 Jun 2021 and DWG0058 (rev.1) on 29 Jun 2021.
	Submission of GA Drawing	9/6/2020	2/8/2021	5/14/2021	3/31/2022	96%						Electrical GA drawings for CS1 under DWG0096 submitted on 10 April 2021. AECOM accepted subject to comments on 17 Apr 2021. Mechanical GA drawings for CS1 submitted on 1 April 2021. AECOM commented on 24 April 2021. Bestwise resubmitted DWG0093 (rev.1) on 30 Jun 2021 and is accepted by AECOM. Mechanical GA for Temp CS submitted on 12 Jun 2021. All finalized drawings for chemical systems shall be submitted by 31 Mar 2022.
	Submission of Electrical Drawing	9/6/2020	1/15/2021	5/14/2021	3/31/2022	97%						Electrical SLD submitted on 5 Feb 2021. AECOM commented on 20 Feb 2021. Bestwise to resubmit. All finalized drawings for chemical system shall be submitted by 31 Mar 2022.
	Acceptance of submission	5/15/2021	5/15/2021	5/29/2021	4/30/2022	87%				-		
6B.2.4 Membrane Bioreactor (MBR) System - Bio Reactor 2A and 2B	Submission of Contractor's Design for Bioreactor 2A and 2B (CDS004)	9/6/2020	1/12/2021	5/14/2021	4/30/2022	90%				-	Bestwise	PFD (rev.1) submitted on 3 Nov 2020. AECOM accepted on 7 Dec 2020 subject to comment. MBR system process and design calculation (rev.2) submitted on 6 Nov 2020. AECOM accepted on 17 Nov 2020 subject to comments. Electrical CDS submitted on 23 Jun 2021. Finalized design calculations shall be submitted by 18 Feb 2022.
	Submission of P&M Submission	9/6/2020	11/26/2020	5/14/2021	4/30/2022	91%						P&M0060 - Pre-treatment Fine Screen (status: C) P&M0053 - MLR Pump (status: B) P&M0118 - Scum Skimmer & Scum Pump (under AECOM review) P&M0088 - Fine Bubble Air Diffuser (status: B) P&M0xxx - Wash Compactor (to be submitted) P&M0041 - Submersible Mixer (status: C) Finalized material submission shall be submitted by 30 Apr 2022.
	Submission of P&ID Drawing	9/6/2020	11/2/2020	5/14/2021	7/2/2021	Task Completed						PID (Rev.1) under DWG0042 resubmitted on 6 July 2021.
	Submission of GA Drawing	9/6/2020	2/17/2021	5/14/2021	4/30/2022	90%						Mechanical GA under DWG0132 submitted on 26 Jun 2021 and is accepted by AECOM. Electrical GA submitted on 23 Jun 2021. Finalized drawing shall be submitted by 30 Apr 2022.


	Submission of Electrical Drawing	9/6/2020	1/15/2021	5/14/2021	4/30/2022	90%						Electrical SLD submitted on 5 Feb 2021. AECOM commented on 20 Feb 2021. Bestwise to resubmit. Finalized drawing shall be submitted by 30 Apr 2022.	
	Acceptance of submission	5/15/2021	5/15/2021	5/29/2021	6/30/2022	74%				-		Refer to outstanding list under "Certificate of completion no.1 - section 1 of the works".	
6B.2.4 Membrane Bioreactor (MBR) System - Membrane Filtration System No. 2 (MFB No. 2)	Submission of Contractor's Design for Membrane Filtration System (CDS005)	9/6/2020	1/11/2021	5/14/2021	4/30/2022	91%				-	Bestwise	PFID (rev.1) submitted on 3 Nov 2020. AECOM accepted on 10 Dec 2020 subject to comment. MBR system process and design calculation (rev.2) submitted on 6 Nov 2020. AECOM accepted on 17 Nov 2020 subject to comments. Finalized design calculations shall be submitted by 30 Apr 2022.	
	Submission of P&M Submission	9/6/2020	11/19/2020	5/14/2021	4/30/2022	91%						P&M0072 - Membrane Module (status: B) P&M0069 - Permeate Pump (status: B) P&M0047 - RAS Pump (status: B) P&M0050 - Drain Pump (status: B) P&M0074 - Air Scour Blower (status: C) P&M0073 - Aeration Blower (status: C) P&M0093 - Air Compressor (status: C) P&M0091 - Chemical Pump (status: C) P&M0xxx - Chemical Tank (to be submitted) Finalized material submission shall be submitted by 30 Apr 2022.	
	Submission of P&ID Drawing	9/6/2020	10/30/2020	5/14/2021	7/2/2021	Task Completed						DWG0049 (Rev.1) was resubmitted on 2 Jul 2021.	
	Submission of GA Drawing	3/31/2021	2/18/2021	5/14/2021	4/30/2022	90%						DWG0121 (rev.1) was resubmitted to AECOM on 17 Jul 2021 Finalized drawings shall be submitted by 30 Apr 2022.	
	Submission of Electrical Drawing	4/15/2021	1/15/2021	5/14/2021	4/30/2022	90%						Electrical SLD submitted on 5 Feb 2021. AECOM commented on 20 Feb 2021. Bestwise to resubmit. Electrical GA under DWG0079 (rev.1) was resubmitted on 8 Jul 2021. Finalized drawings shall be submitted by 30 Apr 2022.	
	Acceptance of submission	5/15/2021	5/15/2021	5/29/2021	6/30/2022	74%					-		
6B.2.6 Deodorisation System (EQT-001 - Deodorization Unit)	Tender award (C11)	4/25/2020	4/25/2020	5/12/2020	5/12/2020	Task Completed				100%	Bestwise	Bestwise submitted tender report on 13 May 2020. AECOM commented on 23 July 2020, Bestwise to resubmit.	
	Acceptance of tender award (C11)	5/13/2020	5/13/2020	5/21/2020	5/21/2020	Task Completed				100%			
	Submission of Contractor's Design for Deodorisation System , DOU No. 1 (CDS0019 & CDS0045)	9/6/2020	9/6/2020	5/14/2021	12/31/2021	Task Completed					-		Design Calculation (Rev.0) was submitted on 24 Nov 2020. AECOM commented on 6 Jan 2021, Bestwise to resubmit. Bestwise submitted CDS0045 on 3 June 2021. Finalized design was completed.
	Submission of P&ID Drawing of DOU No. 1	9/6/2020	8/5/2020	5/14/2021	7/2/2021	Task Completed					-	Bestwise	Bestwise resubmitted rev.3 on 29 Mar 2021. AECOM accepted subject to comments on 13 Apr 2021.
	Submission of GA Drawing of DOU No. 1	9/6/2020	9/6/2020	5/14/2021	3/31/2022	97%							GA submitted on 21 Jun 2021 Finalized drawings shall be submitted by 31 Mar 2022.
	Submission of Electrical Drawing of DOU No. 1	3/21/2021	1/30/2021	5/14/2021	3/31/2022	96%							Control wiring diagrams was resubmitted on 1 April 2021. AECOM commented on 23 Apr 2021. Bestwise to resubmit. Finalized drawings shall be submitted by 31 Mar 2022.
	Acceptance of submission	5/15/2021	5/15/2021	5/29/2021	4/30/2022	87%					-		
	Submission of Contractor's Design for Deodorisation System , DOU No. 2A (CDS0019 & CDS0048)	9/6/2020	9/6/2020	5/14/2021	12/10/2021	Task Completed							CDS0019: Design Calculation for Deodorisation System (status: B) CDS0048: Design Calculation on DOU2A - air extraction fan (status: B)
	Submission of P&ID Drawing of DOU No. 2A	9/6/2020	8/5/2020	5/14/2021	7/2/2021	Task Completed					-	Bestwise	Bestwise resubmitted rev.3 on 29 Mar 2021. AECOM accepted subject to comments on 13 Apr 2021.
	Submission of GA Drawing of DOU No. 2A	9/6/2020	8/3/2020	5/14/2021	3/31/2022	98%					-	Bestwise	Bestwise submitted (rev.1) on 30 Oct 2020. AECOM commented on 16 Dec 2020. Bestwise to resubmit. Finalized drawings shall be submitted by 31 Mar 2022.
	Submission of Electrical Drawing of DOU No. 2A	3/21/2021	1/26/2021	5/14/2021	3/31/2022	97%							Bestwise submitted (rev.0) on 26 Jan 2021, AECOM commented on 4 Feb 2021. Bestwise to resubmit. Finalized drawing shall be submitted by 31 Mar 2022.
	Acceptance of submission	5/15/2021	5/15/2021	5/29/2021	5/31/2022	80%					-		
	Submission of Contractor's Design for Deodorisation System , DOU No. 3A (CDS0019 & CDS0055)	9/6/2020	9/6/2020	5/14/2021	12/10/2021	Task Completed							CDS0019: Design Calculation for Deodorisation System (status: B) CDS0055: Design Calculation on DOU3A - air extraction fan (status: B)
	Submission of P&ID Drawing of DOU No. 3A	9/6/2020	8/5/2020	5/14/2021	7/2/2021	Task Completed					-	Bestwise	Bestwise resubmitted rev.3 on 29 Mar 2021. AECOM accepted subject to comments on 13 Apr 2021.
Submission of GA Drawing of DOU No. 3A	9/6/2020	7/8/2020	5/14/2021	3/31/2022	98%					-	Bestwise	Bestwise submitted (rev.1) on 28 Oct 2020. AECOM commented on 16 Dec 2020. Bestwise resubmitted on 24 June 2021. Finalized drawings shall be submitted by 31 Mar 2022.	
Submission of Electrical Drawing of DOU No. 3A	3/21/2021	2/26/2021	5/14/2021	3/31/2022	96%							Bestwise submitted on 17 Apr 2021. AECOM commented on 27 Apr 2021. Bestwise to resubmit. GA submitted on 24 Jun 2021 Finalized drawing shall be submitted by 31 Mar 2022.	
Acceptance of submission	5/15/2021	5/15/2021	5/29/2021	4/30/2022	87%								


	Submission of Contractor's Design for Deodorisation System , DOU No. 3B (CDS0019 & CDS0049)	9/6/2020	9/6/2020	5/14/2021	12/10/2021	Task Completed						CDS0019: Design Calculation for Deodorisation System (status: B) CDS0049: Design Calculation on DOU3B - air extraction fan (status: B)
	Submission of P&ID Drawing of DOU No. 3B	9/6/2020	8/5/2020	5/14/2021	7/2/2021	Task Completed				-	Bestwise	Bestwise resubmitted rev.3 on 29 Mar 2021. AECOM accepted subject to comments on 13 Apr 2021.
	Submission of GA Drawing of DOU No. 3B	9/6/2020	9/6/2020	5/14/2021	3/31/2022	97%						Bestwise submitted DWG0081 (rev.0) on 5 Feb 2021. AECOM commented on 12 Mar 2021. Bestwise to resubmit. Finalized drawings shall be submitted by 31 Mar 2022.
	Submission of Electrical Drawing of DOU No. 3B	3/21/2021	2/22/2021	5/14/2021	3/31/2022	96%						GA submitted on 24 Jun 2021 Finalized drawing shall be submitted by 31 Mar 2022.
	Acceptance of submission	5/15/2021	5/15/2021	5/29/2021	5/31/2022	80%				-		
04SC008 - Design, Supply and Installation of detailed design for lifting appliances	Acceptance of tender award (C9)	-	-	-	7/6/2020	Task Completed				100%	-	AECOM accepted tender report on 6 July 2020.
	Submission of detailed design for lifting appliances for Inlet Works No. 1 (CDS050-1)	9/6/2020	12/5/2020	9/6/2020	3/31/2022	97%						DWG 0055 (Rev.0) was submitted on 13 Mar 2021. AECOM commented on 20 Apr 2021. Bestwise to resubmit. Bestwise submitted P&M0025 on 15 June 2021. Finalized design shall be submitted by 31 Mar 2022.
	Submission of detailed design for lifting appliances for Primary Sedimentation Tanks (CDS050-2)	9/6/2020	12/5/2020	9/6/2020	3/31/2022	97%						DWG 0054 (Rev.0) was submitted on 18 Jan 2021. AECOM commented on 9 Mar 2021. Bestwise to resubmit. Finalized design shall be submitted by 31 Mar 2022.
	Submission of detailed design for lifting appliances for BR 2A and 2B (CDS050-3)	9/6/2020	12/5/2020	9/6/2020	3/31/2022	97%						DWG 0065 (Rev.0) was submitted on 18 Jan 2021. AECOM commented on 9 Mar 2021. Bestwise to resubmit. P&M-0026 (Rev.1) received status B. Finalized design calculation shall be submitted by 31 Mar 2022.
	Submission of detailed design for lifting appliances for MFB (CDS050-4)	9/6/2020	12/5/2020	9/6/2020	3/31/2022	97%						DWG 0066 (Rev.1) was submitted on 1 Mar 2021. AECOM commented on 5 Mar 2021. Bestwise to resubmit. P&M-0027 (Rev.1) received status B. Finalized design calculation shall be submitted by 31 Mar 2022.
	Submission of detailed design for lifting appliances for Temporary Filtration Tank (CDS050-5)	9/6/2020	12/5/2020	9/6/2020	5/21/2021	Task Completed						DWG 0051 (Rev.2) was resubmitted on 7 May 2021 and acceptance by AECOM subject to condition on 21 May 2021. Bestwise submitted P&M0021 on 21 June 2021.
Building Services System	Submission for MVAC system	N/A	12/10/2020	N/A	4/30/2022	91%						Design calculations and drawings for inlet works was submitted on 16 Dec 2020. AECOM commented on 15 Jan 2021 and 20 Jan 2021. Design calculations and drawings for PST was submitted on 30 Dec 2020. AECOM commented on 22 Jan 2021 and 26 Jan 2021. Design calculations and drawings for MFB2 was submitted on 29 Jan 2021. AECOM commented on 26 Mar 2021. Subletting package resubmitted by 18 Mar 2021. AECOM accepted on 19 Mar 2021. Finalized design shall be submitted by 8 Apr 2022.
	Submission for Fire Services System	N/A	3/15/2021	N/A	3/31/2022	96%						Subletting Package to be resubmitted by 31 Mar 2021. AECOM accepted on 9 Apr 2021. Drawings: Inlet Works: submitted on 8 June 2021. PST 1-4: submitted on 23 Jun 2021 BR2A & 2B: submitted on 8 Jun 2021 MFB 2: submitted on 8 Jun 2021 Finalized design shall be submitted by 31 Mar 2022.
	Submission for Plumbing and Drainage System	N/A	3/15/2021	N/A	3/31/2022	96%						Subletting Package resubmitted by 10 Mar 2021. AECOM accepted on 12 Mar 2021. Tender invitation was conducted on 15 Mar 2021 and closed on 26 Mar 2021. Finalized design shall be submitted by 31 Mar 2022.
	Submission for Electrical Services System	N/A	12/10/2020	N/A	3/31/2022	97%						GA for lighting was submitted on 18 Dec 2020. AECOM commented on 6 Jan 2021. Bestwise to resubmit. GA for small power system was submitted in 8 Feb 2021. AECOM commented on 3 Mar 2021. Bestwise to resubmit. Finalized design shall be submitted by 31 Mar 2022.
	Submission of ELV system	N/A	1/8/2021	N/A	5/31/2022	85%						GA for CCTV was resubmitted on 16 Mar 2021. AECOM commented on 30 Mar 2021. Bestwise resubmitted on 25 Jun 2021. Finalized design shall be submitted by 31 May 2022.
	Submission for PV system	N/A	3/15/2021	N/A	3/31/2022	96%						Tender package was submitted to AECOM. Finalized design shall be submitted by 31 Mar 2022.
SCADA System & PMS	Submission for SCADA system	N/A	2/11/2021	N/A	4/30/2022	90%						Revised SCADA structure was provided via email on 9 Apr 2021 and tender package is under preparation. Finalized design shall be submitted by 31 Mar 2022.
	Submission for PMS system	N/A	3/8/2021	N/A	4/30/2022	89%						Tender package to be resubmitted on 29 June 2021. Finalized design shall be submitted by 31 Mar 2022.
	Submission for CMMS & IDMS system	N/A	6/1/2021	N/A	4/30/2022	86%						Finalized design shall be submitted by 31 Mar 2022.
Section 2 of Works												
Lightning Protection System for DOU3A (underground)	Submission and Acceptance for Lightning Protection System Design	12/6/2021	12/6/2021	1/31/2022	1/31/2022							


	Material Delivery	2/7/2022	2/7/2022	2/28/2022	2/28/2022							Material Delivery was by End Feb 2022.
	Installation Work	3/31/2022	3/31/2022	12/31/2022	12/31/2022							Underground works subject to site coordination with JV and shall be start by End March 2022.
	Testing & Commissioning	1/7/2023	1/7/2023	1/31/2023	1/31/2023							
Lightning Protection System for Inlet Works (underground)	Submission and Acceptance for Lightning Protection System Design	12/20/2021	12/20/2021	1/31/2022	1/31/2022							
	Material Delivery	12/15/2022	12/15/2022	3/31/2022	3/31/2022							
	Installation Work	3/15/2022	3/15/2022	10/30/2022	10/30/2022							Underground works subject to site coordination with JV.
	Testing & Commissioning	11/1/2022	11/1/2022	11/15/2022	11/15/2022							
Section 3 of Works												
6B.2.12 Provision of New Replacement Filter Plates for Existing Membrane Filter Presses at Existing Sludge Press House	Material Delivery	12/1/2020	12/1/2020	8/8/2021	7/13/2021	Task Completed					-	Handed over to DSD.
	Completion Date of Section 3: 22 September 2021											
Subcontracting												
Temporary Primary Sludge Thickener and its accessories (Sub-programme was provided by Bestwise)	Testing and Commissioning	15/11/2020 -> 15/01/2021*	5/8/2021	22/11/2020 -> 22/01/2021*	3/31/2022	95%						The installation of mixing pipe and bypass pipe was completed on 25 Oct 2021. The thickener system has been trial run on 29 Oct 2021 and the commissioning shall be conducted subject to mixing; the installation of FRP maintenance platform was completed. Improvement works under PMI are on-going.
Plant and Materials (Marking Scheme)												
PS Clause no. 6B.2.1 Inlet Pump	Tender award	6/5/2020	9/19/2020	10/5/2020	10/7/2020	Task Completed					100%	Technical Submission Evaluation Report was submitted on 5 Oct 2020, Tender report was submitted on 7 Oct 2020. AECOM noted on 8 Oct 2020.
	Acceptance of tender award	6/19/2020	10/17/2020	10/19/2020	11/15/2020	Task Completed					-	
PS Clause no. 6B.2.4 MBR Pre-treatment Screen	Acceptance of marking scheme by the PM	5/15/2020	8/20/2020	9/15/2020	9/1/2020	Task Completed					100%	AECOM accepted on 1 Sep 2020
	Tender invitation	5/29/2020	11/20/2020	9/29/2020	12/11/2020	Task Completed					100%	Tender invitation was conducted on 20 Nov 2020 and returned on 11 Dec 2020. Tender Technical Submission Evaluation Report was submitted on 12 Jan 2021. AECOM noted on 22 Jan 2021.
	Tender award	6/5/2020	12/13/2020	10/5/2020	3/3/2021	Task Completed					100%	Tender Report was submitted on 4 Feb 2021, AECOM commented on 19 Feb 2021, Bestwise submitted supplementary information on 26 Feb 2021. AECOM noted on 3 Mar
PS Clause no. 6B.2.4 Air Diffusion System	Acceptance of marking scheme by the PM	5/15/2020	8/20/2020	9/15/2020	9/1/2020	Task Completed					100%	AECOM accepted on 1 Sep 2020, subject to conditions.
	Tender invitation	5/29/2020	2/17/2021	9/29/2020	3/12/2021	Task Completed					100%	Procurement package would follow the approved format (i.e. aeration blower) Tender invitation was conducted on 17 Feb 2021. Addendum No. 1 was issued on 18 Feb 2021. Tender return date was extended from 26 Feb 2021 to 12 Mar 2021. Tender returned on 12 Mar 2021
	Tender award	6/5/2020	3/18/2021	10/5/2020	4/20/2021	Task Completed					-	Technical Submission Evaluation Report was submitted on 18 Mar 2021. AECOM noted on 30 Mar 2021. Tender Report was submitted on 8 Apr 2021. LOI was issued to supplier.
	Acceptance of tender award	6/19/2020	2/20/2021	10/19/2020	3/12/2021	Task Completed					-	
PS Clause no. 6B.2.4 BR Aeration Blower	Acceptance of marking scheme by the PM	5/28/2020	8/20/2020	9/28/2020	9/1/2020	Task Completed					100%	AECOM accepted on 1 Sep 2020
	Tender invitation	6/11/2020	2/3/2021	10/12/2020	3/3/2021	Task Completed					100%	Procurement package was submitted to AECOM under CGS-066. AECOM replied on 29 Jan 2021. Tender invitation was conducted on 3 Feb 2021. Tender returned on 3 Mar 2021
	Tender award	6/18/2020	3/4/2021	10/19/2020	4/12/2021	Task Completed					-	Technical Submission Evaluation Report was submitted on 10 Mar 2021. AECOM noted on 19 Mar 2021. Tender Report was submitted on 24 Mar 2021. LOI was issued to supplier.
	Acceptance of tender award	7/2/2020	3/4/2021	11/2/2020	3/25/2021	Task Completed					-	AECOM accepted on 1 Sep 2020, subject to conditions.
PS Clause no. 6B.2.4 Membrane Modules, Cassettes / Racks	Tender award	6/18/2020	10/6/2020	10/19/2020	11/2/2020	Task Completed					100%	Technical Submission Evaluation Report was submitted on 14 Oct 2020, Tender report was submitted on 2 Nov 2020. AECOM noted on 4 Nov 2020.
	Acceptance of tender award	7/2/2020	11/3/2020	11/2/2020	11/24/2020	Task Completed					-	
PS Clause no. 6B.2.4 RAS Pump	Tender award	6/18/2020	10/30/2020	10/19/2020	12/2/2020	Task Completed					100%	Technical Submission Evaluation Report was submitted on 6 Nov 2020. Tender report was submitted on 24 Nov 2020, AECOM noted on 2 Dec 2020.
	Acceptance of tender award	7/2/2020	11/21/2020	11/2/2020	12/12/2020	Task Completed					-	















Task ID	Task Name	Start Date	End Date	Duration (Days)	Progress %
330	Site Acceptance Test - mechanical aspects including alignment and levels check, leakage tests, ventilation checks, pressure tests etc.	0 days Jul 23	120 days Aug 23	120 days	100%
331	Installation of cable trays and cable containment	90 days Apr 20	90 days Apr 20	0 days	0%
332	Acceptance of conforming quotation (complete)	30 days Aug 10	30 days Aug 10	0 days	100%



















Appendix 2.1

Layout Plans of Construction Activities


January 2022

Portion C

DC/2018/06



Portion A




132kV Primary Substation
- ABWF works
- PME: hand tools

San Wan Road
- Road works
- Connection of manhole
- PME: 1 excavator


Portion B

DC/2018/07



Plot File by: GuoX 26/03/2019 PATH: P:\PROJECTS\60427128\Drawing\Contract\C21000\C2_00_1001.dwg
 Project Management Initials: Designer: KYTM Checked: TLST Approved: ELIM ISO A1 594mm x 841mm

DE/2018/03



NOTES:

1. DRAWINGS ARE NOT TO BE SCALED. ALL DIMENSIONS SHALL BE VERIFIED ON SITE PRIOR TO COMMENCEMENT OF CONSTRUCTION.
2. ALL LEVELS SHOWN ARE IN METERS AND REFER TO THE PRINCIPAL DATUM.
3. ALL CO-ORDINATES ARE IN ACCORDANCE WITH H.K. (1980) GEODETIC DATUM.
4. ALL DIMENSIONS ARE IN MILLIMETERS UNLESS OTHERWISE STATED.
5. ALL DETAILS SHOWING THE EXISTING CONDITIONS OF THE SITE INCLUDING ALL GROUND, STRUCTURES, ROAD, SERVICES, ETC. ARE INDICATIVE ONLY.
6. THE LOCATION, ORIENTATIONS, ALIGNMENT, SIZES, LEVELS AND DETAILS OF THE SEWAGE AND DRAINAGE WORKS, INCLUDING THE PIPES CONNECTION, MANHOLES, EXISTING PIPES TO BE CONNECTED, EXISTING MANHOLES TO BE MODIFIED, THE CONSTRUCTION METHOD SHOWN ON THIS SET OF DRAWINGS ARE INDICATIVE AND FOR TENDER PURPOSE ONLY.
7. EXACT TIE-IN WITH EXISTING FEATURES SHALL BE AGREED WITH THE SUPERVISOR.

LEGEND:

---	SITE BOUNDARY
①	UV SYSTEM NO. 1 & EFFLUENT PUMPING STATION NO. 1
②	SLUDGE DEWATERING BUILDING
③	COMBINED HEAT & POWER BUILDING
④	SLUDGE DIGESTER
⑤	WORKSHOP NO. 2
⑥	THERMAL HYDROLYSIS PRETREATMENT FACILITIES
⑦	BIOGAS HOLDING TANKS
⑧	WASTE GAS BURNER
⑨	SEWAGE PUMPING STATION
⑩	FERRIC CHLORIDE DOSING FACILITIES
⑪	WATER METER CABINET
⑫	H2S REMOVAL SYSTEM
⑬	UNDERPASS (PART)
⑭	GUARD HOUSE
⑮	TRANSFORMER AND SWITCHROOM
⑯	FIRE HYDRANT AND BOOSTER PUMP ROOM
⑰	DEODORIZATION SYSTEM NO. 11
⑱	DEODORIZATION SYSTEM NO. 12
⑳	PLANT SERVICES WATER SYSTEM
㉑	THP COOLERS PUMPING STATION
㉒	SIDESTREAM TREATMENT FACILITIES
㉓	SURPLUS ACTIVATED SLUDGE PUMPING STATION
㉔	EXISTING CONSOLIDATION HOUSE

UV System No.1
 Installation of EOT at UVP
 Penstock and Stoplog Installation
 Effluent Pump Installation
 UV System Installation
 AFA and MFA System Installation
 Electrical Installation for UV System No.1 Effluent TPS & Effluent Lift-up PS
 Cabling and Installation of Metro Ethernet between UV and Existing Control Room
 PME: Generator X1

Sidestream ELS
 PME: Excavator X3



PROJECT
 SHEK WU HUI EFFLUENT POLISHING PLANT

CONTRACT TITLE
 SHEK WU HUI EFFLUENT POLISHING PLANT - MAIN WORKS STAGE 1 - SIDESTREAM TREATMENT FACILITIES AND E&M WORKS FOR SLUDGE TREATMENT FACILITIES

CLIENT
 渠務署
 Drainage Services Department

CONSULTANT
 AECOM Asia Company Ltd.
 www.aecom.com

SUB-CONSULTANTS
 分判工程師有限公司

ISSUE/REVISION

NO.	DATE	DESCRIPTION	CHK.
-	MAR. 19	TENDER DRAWING	TLST

SCALE
 A1 1:1000

DIMENSION UNIT
 METRES

KEY PLAN

PROJECT NO.
 60427128

CONTRACT NO.
 DE/2018/03


SHEET TITLE
 SHEK WU HUI EFFLUENT POLISHING PLANT GENERAL LAYOUT PLAN

SHEET NUMBER
 60427128/C2/00/1001

This drawing has been prepared for the use of AECOM's client. It may not be used, modified, reproduced or relied upon by third parties, except as required by law. AECOM accepts no responsibility, and disavows any liability whatsoever, to any party that uses or relies on this drawing without AECOM's express written consent. All measurements must be obtained from the scaled dimensions.

P1: 15/08/2019 15:08:2019
 PATH: P:\PROJECTS\60427128\Drawing\Contract\CA1000\C4_00_1001.dwg
 Project Management Initials: Designer: KYTM Checked: TLST Approved: ELIM
 ISO A1 594mm x 841mm

DE/2018/04



- 10 CHEMICAL SYSTEM NO. 1
- 11 EMERGENCY GENERATOR HOUSE
- 12 FS AND SPRINKLER PUMP ROOM
- 13 CHEMICAL SYSTEM NO. 2
- 14 TEMPORARY FILTRATE LIFTING WELL AND EQUALISATION TANK
- 15 EXISTING PRIMARY SEDIMENTATION TANK NO.4
- 16 EXISTING PRIMARY SEDIMENTATION TANK NO.6
- 17 EXISTING SLUDGE PRESS HOUSE
- 18 EXISTING MBR FACILITIES BUILDING NO.1
- 19 STREET FIRE HYDRANT PUMP ROOM
- 20 FLOWMETER CHAMBER NO.1
- 21 FLOWMETER CHAMBER NO.2
- 22 FLOWMETER CHAMBER NO.3
- 23 FLOWMETER CHAMBER NO.4
- 24 GATE VALVE CHAMBER NO.1
- 25 GATE VALVE CHAMBER NO.2
- 26 GATE VALVE CHAMBER NO.3
- 27 PLUG VALVE CHAMBER NO.1
- 28 PLUG VALVE CHAMBER NO.2
- 29 EXISTING MAIN POWER HOUSE
- 30 RELOCATED DEODORISATION SYSTEM

NOTES:

1. DRAWINGS ARE NOT TO BE SCALED. ALL DIMENSIONS SHALL BE VERIFIED ON SITE PRIOR TO COMMENCEMENT OF CONSTRUCTION.
2. ALL LEVELS SHOWN ARE IN METERS AND REFER TO THE PRINCIPAL DATUM.
3. ALL CO-ORDINATES ARE IN ACCORDANCE WITH H.K. (1980) GEODETIC DATUM.
4. ALL DIMENSIONS ARE IN MILLIMETERS UNLESS OTHERWISE STATED.
5. ALL DETAILS SHOWING THE EXISTING CONDITIONS OF THE SITE INCLUDING ALL GROUND, STRUCTURES, ROAD, SERVICES, ETC. ARE INDICATIVE ONLY.
6. THE LOCATION, ORIENTATIONS, ALIGNMENT, SIZES, LEVELS AND DETAILS OF THE SEWAGE AND DRAINAGE WORKS, INCLUDING THE PIPES CONNECTION, MANHOLES, EXISTING PIPES TO BE CONNECTED, EXISTING MANHOLES TO BE MODIFIED, THE CONSTRUCTION METHOD SHOWN ON THIS SET OF DRAWINGS ARE INDICATIVE AND FOR TENDER PURPOSE ONLY.
7. EXACT TIE-IN WITH EXISTING FEATURES SHALL BE AGREED WITH THE SUPERVISOR.

- LEGEND:**
- 1 SITE BOUNDARY
 - 2 INLET WORKS NO.1
 - 3 PRIMARY SEDIMENTATION TANKS NO.1 - 4
 - 4 BIOREACTOR NO. 2A & 2B
 - 5 MEMBRANE FACILITIES BUILDING NO.2
 - 6 TEMPORARY CHEMICAL DOSING SYSTEM
 - 7 DEODORISATION SYSTEM NO.1
 - 8 DEODORISATION SYSTEM NO.2A
 - 9 DEODORISATION SYSTEM NO.3A
 - 10 DEODORISATION SYSTEM NO.3B

Portion B-3B
 TEMPORARY FILTRATE LIFTING
 WELL AND EQUALISATION TANK
 Testing and Commission of Temporary
 Filtrate Equalisation Tank.

Temporary Primary Sludge Thickener
 Testing and Commission of Temporary Primary
 Sludge Thickener and its accessories.

Use of key pme: 0

AECOM

PROJECT
項目
SHEK WU HUI EFFLUENT POLISHING PLANT

CLIENT
業主
渠務署
Drainage Services Department

CONSULTANT
工程顧問公司
AECOM Asia Company Ltd.
www.aecom.com

SUB-CONSULTANTS
分判工程顧問公司

ISSUE/REVISION
修改

IR/	DATE	DESCRIPTION	CHK.
修訂	日期	內容摘要	校核
B	AUG. 19	TENDER ADDENDUM NO. 3	TLST
A	JUL. 19	TENDER ADDENDUM NO. 2	TLST
-	APR. 19	TENDER DRAWING	TLST

STATUS
階段

SCALE
比例
A1 1 : 1000

DIMENSION UNIT
尺寸單位
METRES

KEY PLAN
索引圖

PROJECT NO.
項目編號
60427128

CONTRACT NO.
合約編號
DE/2018/04

SHEET TITLE
圖紙名稱
GENERAL LAYOUT PLAN


SHEET NUMBER
圖紙編號
60427128/C4/00/1001B

This drawing has been prepared for the use of AECOM's client. It may not be used, modified, reproduced or relied upon by third parties, except as agreed by AECOM or as required by law. AECOM accepts no responsibility, and denies any liability whatsoever, for any party that uses or relies on this drawing without AECOM's express written consent. Do not scale this document. All measurements must be obtained from the stated dimensions.


February 2022

Portion C

DC/2018/06




Portion A




Portion B

DC/2018/07



Plot File by: GuoX 26/03/2019
 PATH: P:\PROJECTS\0427128\Drawing\Contract\C21000\C2_00_1001.dwg
 Project Management Initials: Designer: KYTM Checked: TLST Approved: ELIM
 ISO A1 594mm x 841mm



DE/2018/03

NOTES:

1. DRAWINGS ARE NOT TO BE SCALED. ALL DIMENSIONS SHALL BE VERIFIED ON SITE PRIOR TO COMMENCEMENT OF CONSTRUCTION.
2. ALL LEVELS SHOWN ARE IN METERS AND REFER TO THE PRINCIPAL DATUM.
3. ALL CO-ORDINATES ARE IN ACCORDANCE WITH H.K. (1980) GEODETIC DATUM.
4. ALL DIMENSIONS ARE IN MILLIMETERS UNLESS OTHERWISE STATED.
5. ALL DETAILS SHOWING THE EXISTING CONDITIONS OF THE SITE INCLUDING ALL GROUND, STRUCTURES, ROAD, SERVICES, ETC. ARE INDICATIVE ONLY.
6. THE LOCATION, ORIENTATIONS, ALIGNMENT, SIZES, LEVELS AND DETAILS OF THE SEWAGE AND DRAINAGE WORKS, INCLUDING THE PIPES CONNECTION, MANHOLES, EXISTING PIPES TO BE CONNECTED, EXISTING MANHOLES TO BE MODIFIED, THE CONSTRUCTION METHOD SHOWN ON THIS SET OF DRAWINGS ARE INDICATIVE AND FOR TENDER PURPOSE ONLY.
7. EXACT TIE-IN WITH EXISTING FEATURES SHALL BE AGREED WITH THE SUPERVISOR.

LEGEND:

1	SITE BOUNDARY
2	UV SYSTEM NO. 1 & EFFLUENT PUMPING STATION NO. 1
3	SLUDGE DEWATERING BUILDING
4	COMBINED HEAT & POWER BUILDING
5	SLUDGE DIGESTER
6	WORKSHOP NO. 2
7	THERMAL HYDROLYSIS PRETREATMENT FACILITIES
8	BIOGAS HOLDING TANKS
9	WASTE GAS BURNER
10	SEWAGE PUMPING STATION
11	FERRIC CHLORIDE DOSING FACILITIES
12	WATER METER CABINET
13	H2S REMOVAL SYSTEM
14	UNDERPASS (PART)
15	GUARD HOUSE
16	TRANSFORMER AND SWITCHROOM
17	FIRE HYDRANT AND BOOSTER PUMP ROOM
18	DEODORIZATION SYSTEM NO. 11
19	DEODORIZATION SYSTEM NO. 12
20	PLANT SERVICES WATER SYSTEM
21	THP COOLERS PUMPING STATION
22	SIDESTREAM TREATMENT FACILITIES
23	SURPLUS ACTIVATED SLUDGE PUMPING STATION
24	EXISTING CONSOLIDATION HOUSE

UV System No.1
 Penstock and Stoplog Installation
 Effluent Pump Installation
 UV System Installation
 Electrical Installation for UV System No.1 Effluent TPS & Effluent Lift-up PS
 SAT Procedure for Penstock and Stoplog
 PME: Generator X1

Sidestream ELS Manhole and Connecting Pipes Strengthening Works
 PME: Excavator X2
 Drilling Machine

Solid Dull Green Barrier



PROJECT
 SHEK WU HUI EFFLUENT POLISHING PLANT

CONTRACT TITLE
 SHEK WU HUI EFFLUENT POLISHING PLANT - MAIN WORKS STAGE 1 - SIDESTREAM TREATMENT FACILITIES AND E&M WORKS FOR SLUDGE TREATMENT FACILITIES

CLIENT
 渠務署
 Drainage Services Department

CONSULTANT
 AECOM Asia Company Ltd.
 www.aecom.com

SUB-CONSULTANTS
 分判工程師/顧問公司

ISSUE/REVISION

NO.	DATE	DESCRIPTION	CHK.
-	MAR. 19	TENDER DRAWING	TLST

STATUS
 預校

SCALE
 A1 1:1000

DIMENSION UNIT
 METRES

KEY PLAN
 索引圖


PROJECT NO.
 項目編號
 60427128

CONTRACT NO.
 合約編號
 DE/2018/03

SHEET TITLE
 圖紙名稱
 SHEK WU HUI EFFLUENT POLISHING PLANT GENERAL LAYOUT PLAN

SHEET NUMBER
 圖紙編號
 60427128/C2/00/1001

This drawing has been prepared for the use of AECOM's client. It may not be used, modified, reproduced or relied upon by third parties, except as agreed by AECOM or as required by law. AECOM accepts no responsibility, and denies any liability whatsoever, to any party that uses or relies on this drawing without AECOM's express written consent. All measurements must be obtained from the scaled dimensions.



- 10 CHEMICAL SYSTEM NO. 1
- 11 EMERGENCY GENERATOR HOUSE
- 12 FS AND SPRINKLER PUMP ROOM
- 13 CHEMICAL SYSTEM NO. 2
- 14 TEMPORARY FILTRATE LIFTING WELL AND EQUALISATION TANK
- 15 EXISTING PRIMARY SEDIMENTATION TANK NO.4
- 16 EXISTING PRIMARY SEDIMENTATION TANK NO.6
- 17 EXISTING SLUDGE PRESS HOUSE
- 18 EXISTING MBR FACILITIES BUILDING NO.1
- 19 STREET FIRE HYDRANT PUMP ROOM
- 20 FLOWMETER CHAMBER NO.1
- 21 FLOWMETER CHAMBER NO.2
- 22 FLOWMETER CHAMBER NO.3
- 23 FLOWMETER CHAMBER NO.4
- 24 GATE VALVE CHAMBER NO.1
- 25 GATE VALVE CHAMBER NO.2
- 26 GATE VALVE CHAMBER NO.3
- 27 PLUG VALVE CHAMBER NO.1
- 28 PLUG VALVE CHAMBER NO.2
- 29 EXISTING MAIN POWER HOUSE
- 30 RELOCATED DEODORISATION SYSTEM

NOTES:

1. DRAWINGS ARE NOT TO BE SCALED. ALL DIMENSIONS SHALL BE VERIFIED ON SITE PRIOR TO COMMENCEMENT OF CONSTRUCTION.
2. ALL LEVELS SHOWN ARE IN METERS AND REFER TO THE PRINCIPAL DATUM.
3. ALL CO-ORDINATES ARE IN ACCORDANCE WITH H.K. (1980) GEODETIC DATUM.
4. ALL DIMENSIONS ARE IN MILLIMETERS UNLESS OTHERWISE STATED.
5. ALL DETAILS SHOWING THE EXISTING CONDITIONS OF THE SITE INCLUDING ALL GROUND, STRUCTURES, ROAD, SERVICES, ETC. ARE INDICATIVE ONLY.
6. THE LOCATION, ORIENTATIONS, ALIGNMENT, SIZES, LEVELS AND DETAILS OF THE SEWAGE AND DRAINAGE WORKS, INCLUDING THE PIPES CONNECTION, MANHOLES, EXISTING PIPES TO BE CONNECTED, EXISTING MANHOLES TO BE MODIFIED, THE CONSTRUCTION METHOD SHOWN ON THIS SET OF DRAWINGS ARE INDICATIVE AND FOR TENDER PURPOSE ONLY.
7. EXACT TIE-IN WITH EXISTING FEATURES SHALL BE AGREED WITH THE SUPERVISOR.

- LEGEND:**
- 1 SITE BOUNDARY
 - 2 INLET WORKS NO.1
 - 3 PRIMARY SEDIMENTATION TANKS NO.1 - 4
 - 4 BIOREACTOR NO. 2A & 2B
 - 5 MEMBRANE FACILITIES BUILDING NO.2
 - 6 TEMPORARY CHEMICAL DOSING SYSTEM
 - 7 DEODORISATION SYSTEM NO.1
 - 8 DEODORISATION SYSTEM NO.2A
 - 9 DEODORISATION SYSTEM NO.3A
 - B DEODORISATION SYSTEM NO.3B



PROJECT
項目
SHEK WU HUI EFFLUENT POLISHING PLANT

CONTRACT TITLE
SHEK WU HUI EFFLUENT POLISHING PLANT - MAIN WORKS STAGE 1 - E&M WORKS FOR SEWAGE TREATMENT FACILITIES

CLIENT
業主
渠務署
Drainage Services Department

CONSULTANT
工程顧問公司
AECOM Asia Company Ltd.
www.aecom.com

SUB-CONSULTANTS
分判工程顧問公司

ISSUE/REVISION
修改

NO.	DATE	DESCRIPTION	CHK.
B	AUG. 19	TENDER ADDENDUM NO. 3	TLST
A	JUL. 19	TENDER ADDENDUM NO. 2	TLST
-	APR. 19	TENDER DRAWING	TLST

STATUS
階段

SCALE
比例
A1 1 : 1000

DIMENSION UNIT
尺寸單位
METRES

KEY PLAN
索引圖

PROJECT NO.
項目編號
60427128

CONTRACT NO.
合約編號
DE/2018/04

SHEET TITLE
圖紙名稱
GENERAL LAYOUT PLAN

SHEET NUMBER
圖紙編號
60427128/C4/00/1001B

This drawing has been prepared for the use of AECOM's client. It may not be used, modified, reproduced or relied upon by third parties, except as agreed by AECOM or as required by law. AECOM accepts no responsibility, and denies any liability whatsoever, for any party that uses or relies on this drawing without AECOM's express written consent. Do not scale this document. All measurements must be obtained from the stated dimensions.

Use of key pme: 0


Temporary Primary Sludge Thickener Installation of FRP Tank. Testing and Commission of Temporary Primary Sludge Thickener and its accessories.

Portion B-3B Temporary Filtrate Lifting Well and Equalisation Tank Electrical Installation of Temporary Filtrate Equalisation Tank.


March 2022

Portion C

DC/2018/06



Portion A




132kV Primary Substation
- ABWF works
- PME: hand tools


San Wan Road
- Road works
- Connection of manhole
- PME: 1 excavator

Portion B

DC/2018/07



Plot File by: GuoX 26/03/2019
 PATH: P:\PROJECTS\60427128\Drawing\Contract\C2\1001\C2_00_1001.dwg
 Project Management Initials: Designer: KYTM Checked: TLST Approved: ELIM
 ISO A1 594mm x 841mm



- NOTES:**
- DRAWINGS ARE NOT TO BE SCALED. ALL DIMENSIONS SHALL BE VERIFIED ON SITE PRIOR TO COMMENCEMENT OF CONSTRUCTION.
 - ALL LEVELS SHOWN ARE IN METERS AND REFER TO THE PRINCIPAL DATUM.
 - ALL CO-ORDINATES ARE IN ACCORDANCE WITH H.K. (1980) GEODETIC DATUM.
 - ALL DIMENSIONS ARE IN MILLIMETERS UNLESS OTHERWISE STATED.
 - ALL DETAILS SHOWING THE EXISTING CONDITIONS OF THE SITE INCLUDING ALL GROUND, STRUCTURES, ROAD, SERVICES, ETC. ARE INDICATIVE ONLY.
 - THE LOCATION, ORIENTATIONS, ALIGNMENT, SIZES, LEVELS AND DETAILS OF THE SEWAGE AND DRAINAGE WORKS, INCLUDING THE PIPES CONNECTION, MANHOLES, EXISTING PIPES TO BE CONNECTED, EXISTING MANHOLES TO BE MODIFIED, THE CONSTRUCTION METHOD SHOWN ON THIS SET OF DRAWINGS ARE INDICATIVE AND FOR TENDER PURPOSE ONLY.
 - EXACT TIE-IN WITH EXISTING FEATURES SHALL BE AGREED WITH THE SUPERVISOR.

- LEGEND:**
- SITE BOUNDARY
 - ① UV SYSTEM NO. 1 & EFFLUENT PUMPING STATION NO. 1
 - ② SLUDGE DEWATERING BUILDING
 - ③ COMBINED HEAT & POWER BUILDING
 - ④ SLUDGE DIGESTER
 - ⑤ WORKSHOP NO. 2
 - ⑥ THERMAL HYDROLYSIS PRETREATMENT FACILITIES
 - ⑦ BIOGAS HOLDING TANKS
 - ⑧ WASTE GAS BURNER
 - ⑨ SEWAGE PUMPING STATION
 - ⑩ FERRIC CHLORIDE DOSING FACILITIES
 - ⑪ WATER METER CABINET
 - ⑫ H2S REMOVAL SYSTEM
 - ⑬ UNDERPASS (PART)
 - ⑭ GUARD HOUSE
 - ⑮ TRANSFORMER AND SWITCHROOM
 - ⑯ FIRE HYDRANT AND BOOSTER PUMP ROOM
 - ⑰ DEODORIZATION SYSTEM NO. 11
 - ⑱ DEODORIZATION SYSTEM NO. 12
 - ⑳ PLANT SERVICES WATER SYSTEM
 - ㉑ THP COOLERS PUMPING STATION
 - ㉒ SIDESTREAM TREATMENT FACILITIES
 - ㉓ SURPLUS ACTIVATED SLUDGE PUMPING STATION
 - ㉔ EXISTING CONSOLIDATION HOUSE



PROJECT
 SHEK WU HUI EFFLUENT POLISHING PLANT

CONTRACT TITLE
 SHEK WU HUI EFFLUENT POLISHING PLANT - MAIN WORKS STAGE 1 - SIDESTREAM TREATMENT FACILITIES AND E&M WORKS FOR SLUDGE TREATMENT FACILITIES

CLIENT
 渠務署
 Drainage Services Department

CONSULTANT
 AECOM Asia Company Ltd.
 www.aecom.com

SUB-CONSULTANTS
 分判工程師/顧問公司

ISSUE/REVISION

NO.	DATE	DESCRIPTION	CHK.
-	MAR. 19	TENDER DRAWING	TLST
1/R	DATE	DESCRIPTION	CHK.

STATUS
 預備

SCALE
 A1 1:1000

DIMENSION UNIT
 METRES

KEY PLAN
 索引圖

PROJECT NO.
 項目編號
 60427128

CONTRACT NO.
 合約編號
 DE/2018/03

SHEET TITLE
 圖紙名稱
 SHEK WU HUI EFFLUENT POLISHING PLANT GENERAL LAYOUT PLAN

SHEET NUMBER
 圖紙編號
 60427128/C2/00/1001


This drawing has been prepared for the use of AECOM's client. It may not be used, modified, reproduced or relied upon by third parties, except as required by law. AECOM accepts no responsibility, and disavows any liability whatsoever, to any party that uses or relies on this drawing without AECOM's express written consent. All measurements must be obtained from the stated dimensions.

DE/2018/04

830400 E

830200 E

Use of key pme: 0



- 10 CHEMICAL SYSTEM NO. 1
- 11 EMERGENCY GENERATOR HOUSE
- 12 FS AND SPRINKLER PUMP ROOM
- 13 CHEMICAL SYSTEM NO. 2
- 14 TEMPORARY FILTRATE LIFTING WELL AND EQUALISATION TANK
- 15 EXISTING PRIMARY SEDIMENTATION TANK NO.4
- 16 EXISTING PRIMARY SEDIMENTATION TANK NO.6
- 17 EXISTING SLUDGE PRESS HOUSE
- 18 EXISTING MBR FACILITIES BUILDING NO.1
- 19 STREET FIRE HYDRANT PUMP ROOM
- 20 FLOWMETER CHAMBER NO.1
- 21 FLOWMETER CHAMBER NO.2
- 22 FLOWMETER CHAMBER NO.3
- 23 FLOWMETER CHAMBER NO.4
- 24 GATE VALVE CHAMBER NO.1
- 25 GATE VALVE CHAMBER NO.2
- 26 GATE VALVE CHAMBER NO.3
- 27 PLUG VALVE CHAMBER NO.1
- 28 PLUG VALVE CHAMBER NO.2
- 29 EXISTING MAIN POWER HOUSE
- 30 RELOCATED DEODORISATION SYSTEM

NOTES:

1. DRAWINGS ARE NOT TO BE SCALED. ALL DIMENSIONS SHALL BE VERIFIED ON SITE PRIOR TO COMMENCEMENT OF CONSTRUCTION.
2. ALL LEVELS SHOWN ARE IN METERS AND REFER TO THE PRINCIPAL DATUM.
3. ALL CO-ORDINATES ARE IN ACCORDANCE WITH H.K. (1980) GEODETIC DATUM.
4. ALL DIMENSIONS ARE IN MILLIMETERS UNLESS OTHERWISE STATED.
5. ALL DETAILS SHOWING THE EXISTING CONDITIONS OF THE SITE INCLUDING ALL GROUND, STRUCTURES, ROAD, SERVICES, ETC. ARE INDICATIVE ONLY.
6. THE LOCATION, ORIENTATIONS, ALIGNMENT, SIZES, LEVELS AND DETAILS OF THE SEWAGE AND DRAINAGE WORKS, INCLUDING THE PIPES CONNECTION, MANHOLES, EXISTING PIPES TO BE CONNECTED, EXISTING MANHOLES TO BE MODIFIED, THE CONSTRUCTION METHOD SHOWN ON THIS SET OF DRAWINGS ARE INDICATIVE AND FOR TENDER PURPOSE ONLY.
7. EXACT TIE-IN WITH EXISTING FEATURES SHALL BE AGREED WITH THE SUPERVISOR.

- LEGEND:**
- 1 SITE BOUNDARY
 - 2 INLET WORKS NO.1
 - 3 PRIMARY SEDIMENTATION TANKS NO.1 - 4
 - 4 BIOREACTOR NO. 2A & 2B
 - 5 MEMBRANE FACILITIES BUILDING NO.2
 - 6 TEMPORARY CHEMICAL DOSING SYSTEM
 - 7 DEODORISATION SYSTEM NO.1
 - 8 DEODORISATION SYSTEM NO.2A
 - 9 DEODORISATION SYSTEM NO.3A
 - 10 DEODORISATION SYSTEM NO.3B

Portion B-3A
 Existing primary sedimentation tank No. 4 and 6
 Site demonstration for replacement wheels of carriage

Temporary Primary Sludge Thickener Improvement Works for Temporary Primary Sludge Thickener and its accessories

This drawing has been prepared for the use of AECOM's client. It may not be used, modified, reproduced or relied upon by third parties, except as agreed by AECOM or as required by law. AECOM accepts no responsibility, and denies any liability whatsoever, to any party that uses or relies on this drawing without AECOM's express written consent. All measurements must be obtained from the related dimensions.

AECOM

PROJECT
 SHEK WU HUI EFFLUENT POLISHING PLANT

CLIENT
 渠務署
 Drainage Services Department

CONSULTANT
 工程顧問公司
 AECOM Asia Company Ltd.
 www.aecom.com

SUB-CONSULTANTS
 分判工程顧問公司

ISSUE/REVISION			
REV	DATE	DESCRIPTION	CHK.
B	AUG. 19	TENDER ADDENDUM NO. 3	TLST
A	JUL. 19	TENDER ADDENDUM NO. 2	TLST
-	APR. 19	TENDER DRAWING	TLST

STATUS
 階段

SCALE
 比例
 A1 1 : 1000

DIMENSION UNIT
 尺寸單位
 METRES

KEY PLAN
 索引圖

PROJECT NO.
 項目編號
 60427128

CONTRACT NO.
 合約編號
 DE/2018/04

SHEET TITLE
 圖紙名稱
 GENERAL LAYOUT PLAN

SHEET NUMBER
 圖紙編號
 60427128/C4/00/1001B



Appendix 3.1

Environmental Monitoring Requirements



Monitoring Requirements

Air Quality Monitoring

Parameter	Frequency	Location	Measurement Conditions
1-hour TSP	3 times per day, once every 6 days	AM1 – House No.15, Wai Loi Tsuen	Ground level measurement
		AM2 – Fu Tei Au	
24-hour TSP	Once every 6 days	AM1a - Site Boundary of the Shek Wu Hui STW (East)	
		AM2a - Site Boundary of the Shek Wu Hui STW (North)	

Noise Monitoring

Parameter	Frequency	Location	Measurement Conditions
L _{eq} , L ₉₀ & L ₁₀ at 30-minute intervals during (0700 to 1900 on normal weekdays)	Once per week when noise generating activities are underway	NM1 – Wai Loi Tsuen	Ground level and free field measurement
		NM2 – Fu Tei Au	
		NM3 - Man Kok Village	



Ecological Monitoring

Methodology	Monitoring Stations	Descriptions	Influenced by Tidal Action
Monitoring surveys were conducted on a weekly basis along the Ng Tung River, Sheung Yue River and Shek Sheung River at both high and low tides. Any sources of actual or potential disturbance to birds due to construction activities are identified.	Transect T1	Along Ng Tung River	No
	Point Count Location P1		
	Point Count Location P2		
	Transect T2		Yes
	Point Count Location P3		
	Point Count Location P4		
	Point Count Location P5	At Shek Sheung River (Low-flow Channel)	No
	Transect T3	Along Shek Sheung River & Sheung Yue River	Yes
	Point Count Location P6	At Shek Sheung River	Yes
	Point Count Location P7	At Intersection between Sheung Yue River and Shek Sheung River	Yes



Appendix 3.2

Action and Limit Level

Action and Limit Levels

Air Quality Monitoring

Monitoring Station	1-hour TSP Level in $\mu\text{g}/\text{m}^3$		24-hour TSP Level in $\mu\text{g}/\text{m}^3$	
	Action Level	Limit Level	Action Level	Limit Level
AM1	320	500	189	260
AM2	322	500	187	260

Noise Monitoring

Monitoring Stations	Leq(30min),dB(A)	
	Action Level (dB(A))	Limit Level (dB(A))
NM1	When one documented complaint is received	75*
NM2		
NM3		

*Notes: (1) If works are to be carried out during restricted hours, the conditions stipulated in the Construction Noise Permit (CNP) used by the Noise Control Authority should be followed.

(2) The limit level shall be 70 dB(A) and 65 dB(A) for educational institute during normal teaching periods and school examination periods, respectively.

Ecological Monitoring of Waterbirds using Ng Tung, Sheung Yue and Shek Sheung Rivers during Construction Phase

Action Level	Limit Level
Decline in numbers of all waterbird species relative to numbers during Baseline Monitoring such that Action Level response is triggered.	Decline in numbers of all waterbird species relative to numbers during Baseline Monitoring such that the Limit Level response is triggered.
Decline in numbers of any one waterbird species occurring in significant numbers* during Baseline Monitoring such that the Action Level Response is triggered.	Decline in numbers of any one waterbird species occurring in significant numbers* during Baseline Monitoring such that the Limit Level response is triggered.

*Note: Whether numbers are significant depend on species and season after collection and evaluation of baseline data.



Appendix 3.3

Environmental Mitigation Implementation Schedule

Environmental Mitigation Implementation Schedule

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	What requirements or standards for the measure to achieve	Remark
Air Quality Monitoring							
S2.4.1.3	Dust suppression measures stipulated in the Air Pollution Control (Construction Dust) Regulation and good site practices:						
	<ul style="list-style-type: none"> Any excavated or stockpile of dusty material should be covered entirely by impervious sheeting or sprayed with water to maintain the entire surface wet and then removed or backfilled or reinstated where practicable within 24 hours of the excavation or unloading; 	To minimize the dust impact	Contractor	Work Sites	Construction phase of Main Works Stage 1, Stage 2 and Stage 3	Air Pollution Control Ordinance (APCO) and Air Pollution Control (Construction Dust)	^
	<ul style="list-style-type: none"> Any dusty material remaining after a stockpile is removed should be wetted with water and cleared from the surface of roads; 						^
	<ul style="list-style-type: none"> A stockpile of dusty material should not be extended beyond the pedestrian barriers, fencing or traffic cones; 						^
	<ul style="list-style-type: none"> The load of dusty materials on a vehicle leaving a construction site should be covered entirely by impervious sheeting to ensure that the dusty materials do not leak from the vehicle; 						^
	<ul style="list-style-type: none"> Where practicable, vehicle washing facilities with high pressure water jet should be provided at every discernible or designated vehicle exit point. The area where vehicle washing takes place and the road section between the washing facilities and the exit point should be paved with concrete, bituminous materials or hardcores; 						

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	What requirements or standards for the measure to achieve	Remark
	<ul style="list-style-type: none"> When there are open excavation and reinstatement works, hoarding of not less than 2.4m high should be provided as far as practicable along the site boundary with provision for public crossing. Good site practice shall also be adopted by the Contractor to ensure the conditions of the hoardings are properly maintained throughout the construction period. 						^
	<ul style="list-style-type: none"> The portion of any road leading only to construction site that is within 30m of a vehicle entrance or exit should be kept clear of dusty materials; 						^
	<ul style="list-style-type: none"> Surfaces where any pneumatic or power-driven drilling, cutting, polishing or other mechanical breaking operation takes place should be sprayed with water or a dust suppression chemical continuously; 						^
	<ul style="list-style-type: none"> Any area that involves demolition activities should be sprayed with water or a dust suppression chemical immediately prior to, during and immediately after the activities so as to maintain the entire surface wet; 						^
	<ul style="list-style-type: none"> Where a scaffolding is erected around the perimeter of a building under construction, effective dust screens, sheeting or netting should be provided to enclose the scaffolding from the ground floor level of the building, or a canopy should be provided from the first floor level up to the highest level of the scaffolding; 						^
	<ul style="list-style-type: none"> Any skip hoist for material transport should be totally enclosed by impervious sheeting; 						^
	<ul style="list-style-type: none"> Every stock of more than 20 bags of cement or dry pulverised fuel ash (PFA) should be covered entirely by impervious sheeting or placed in an area sheltered on the top and the 3 sides; 						^
	<ul style="list-style-type: none"> Cement or dry PFA delivered in bulk should be stored in a closed silo fitted with an audible high level alarm which is interlocked with the material filling line and no overfilling is allowed; 						^

	<ul style="list-style-type: none"> • Loading, unloading, transfer, handling or storage of bulk cement or dry PFA should be carried out in a totally enclosed system or facility, and any vent or exhaust should be fitted with an effective fabric filter or equivalent air pollution control system; and 						^
	<ul style="list-style-type: none"> • Exposed earth should be properly treated by compaction, turfing, hydroseeding, vegetation planting or sealing with latex, vinyl, bitumen, shortcrete or other suitable surface stabiliser within six months after the last construction activity on the construction site or part of the construction site where the exposed earth lies 						^

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	What requirements or standards for the measure to achieve	Remark
Noise Impact							
S3.4.1.1	Use of movable barrier, enclosure, acoustic mat and quiet plant. Use of wooden frames barrier with a small-cantilevered upper portion of superficial density not less than 14kg/m ² on a skid footing with 25mm thick internal sound absorptive lining.	To minimize construction noise impact arising from the Project at the affected noise sensitive receivers (NSRs)	Contractor	Work Sites	Construction phase of Main Works Stage 1, Stage 2 and Stage 3	EIAO-TM, Noise Control Ordinance (NCO)	^
S3.4.1.2	<p>Good Site Practice:</p> <ul style="list-style-type: none"> Only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction program. Silencers or mufflers on construction equipment should be utilized and should be properly maintained during the construction program. Mobile plant, if any, should be sited as far away from NSRs as possible. Machines and plant (such as trucks) that may be in intermittent use should be shut down between works periods or should be throttled down to a minimum. Plant known to emit noise strongly in one direction should, wherever possible, be orientated so that the noise is directed away from the nearby NSRs. Material stockpiles and other structures should be effectively utilized, wherever practicable, in screening noise from on-site construction activities. 	To minimize construction noise impact arising from the Project at the affected NSRs	Contractor	Work Sites	Construction phase of Main Works Stage 1, Stage 2 and Stage 3	EIAO-TM, NCO	^ * ^ ^ ^ ^

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	What requirements or standards for the measure to achieve	Remark
Ecological Impact							
S4.2.1.1	Solid dull green noise/visual barriers of at least 2m high shall be erected and maintained between active works area and all areas of ecological importance.	Minimize noise and human disturbances during construction phase.	Contractor	Work Sites	Construction phase of Main Works Stage 1, Stage 2 and Stage 3	EIAO-TM	^
S4.2.1.2	Avoid unnecessary lighting.	Minimize mortality impacts on birds.	Design / Contractor/ Plant Operator	Work Sites	Construction and operation phase of Main Works Stage 1, Stage 2 and Stage 3	EIAO-TM	^
S4.2.1.3	Good construction site practice to minimise dust generation should be followed on all construction sites. Measures to avoid, minimise and mitigate impacts on air quality are detailed in this schedule.	Minimize dust generation from construction sites.	Contractor	Work Sites	Construction phase of Main Works Stage 1, Stage 2 and Stage 3	EIAO-TM	^
S4.2.1.4	The following measures to avoid, minimise and mitigate impact on water quality during construction phase shall be implemented						
	<ul style="list-style-type: none"> Temporary sewerage and drainage to be designed and installed to collect wastewater and prevent it from entering water bodies; 	Avoid, minimise and mitigate impact on water quality	Contractor	Work Sites	Construction phase of Main Works Stage 1, Stage 2 and Stage 3	EIAO-TM	^
	<ul style="list-style-type: none"> Proper locations well away from nearby water bodies should be used for temporary storage of materials (i.e. equipment, filling materials, chemicals and fuel) and temporary stockpiles of construction debris and spoil, and these should be identified before commencement of works; 						^
	<ul style="list-style-type: none"> To prevent muddy water entering nearby water bodies, work sites close to nearby water bodies should be isolated, using such items as sandbags or silt curtains with lead edge at bottom and properly supported props. Other protective measures should also be taken to ensure that no pollution or siltation occurs to the water gathering grounds of the work sites; 						^

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	What requirements or standards for the measure to achieve	Remark
	<ul style="list-style-type: none"> <li data-bbox="250 360 1016 512">• Vehicles containing any excavated materials should be suitably covered to limit potential dust emissions or contaminated run-off, and truck bodies and tailgates should be sealed to prevent discharge during transport or during wet season; <li data-bbox="250 512 1016 571">• Speed control for the trucks carrying contaminated materials should be enforced; <li data-bbox="250 571 1016 663">• Vehicle wheel washing facilities at construction sites' exit points should be established and used, where necessary; and <li data-bbox="250 663 1016 719">• Other measures as detailed in this schedule. 						<ul style="list-style-type: none"> <li data-bbox="1986 360 2119 512">^ <li data-bbox="1986 512 2119 571">^ <li data-bbox="1986 571 2119 663">^ <li data-bbox="1986 663 2119 719">^

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	What requirements or standards for the measure to achieve	Remark
Water Quality Impact							
S5.2.2.1	Construction Site Runoff Practices and measures provided in the Practice Note for Professional Persons on Construction Site Drainage, (PROPECC PN1/94) should be followed where applicable.	Control construction runoff	Contractors	Work Sites	Construction phase of Main Works Stage 1, Stage 2 and Stage 3	EIAO-TM, WPCO, EIAO	^
S5.2.2.2 – S5.2.2.3	Sewage from Workforce <ul style="list-style-type: none"> Portable chemical toilets and sewage holding tanks should be provided for handling the construction sewage generated by the workforce. A licensed Contractor should be employed to provide appropriate and adequate portable toilets and be responsible for appropriate disposal and maintenance; Notices should be posted at conspicuous locations to remind the workers not to discharge any sewage or wastewater into the nearby environment during the construction phase of the Project. Regular environmental audit on construction site should be conducted in order to provide an effective control of any malpractices and achieve continual improvement of environmental performance on site. It is anticipated that sewage generation during the construction phase of the Project would not cause water quality impact after undertaking all required measures 	Handling of site sewage	Contractors	Work Sites	Construction phase of Main Works Stage 1, Stage 2 and Stage 3	EIAO-TM, WPCO, EIAO	^ ^

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	What requirements or standards for the measure to achieve	Remark
Waste Management							
S6.2.2.1	<p>Good Site Practices and Waste Reduction Measures</p> <ul style="list-style-type: none"> Nomination of an approved person, such as a site manager, to be responsible for the implementation of good site practices, arrangements for collection and effective disposal to an appropriate facility, of all wastes generated at the site; Training of site personnel in site cleanliness, appropriate waste management procedures and concepts of waste reduction, reuse and recycling; Provision of sufficient waste disposal points and regular collection for disposal; Appropriate measures to minimise windblown litter and dust during transportation of waste by either covering trucks or by transporting wastes in enclosed containers; Regular cleaning and maintenance programme for drainage systems, sumps and oil interceptors; An Environmental Management Plan (EMP) should be prepared by the contractor and submitted to the Supervisor for approval. 	Minimize waste generation during construction	Contractors	Work Sites	Construction phase of Main Works Stage 1, Stage 2 and Stage 3	Waste Disposal Ordinance (WDO)	<p>*</p> <p>^</p> <p>^</p> <p>^</p> <p>^</p> <p>^</p>
S6.2.3.1	<p>Waste Reduction Measures</p> <ul style="list-style-type: none"> Segregate and store different types of waste in different containers, skip or stockpiles to enhance reuse or recycling of materials and their proper disposal; Proper storage and site practices to minimize the potential for damage and contamination of construction materials; Plan and stock construction materials carefully to minimize amount of waste generated and avoid unnecessary generation of waste; Sort out demolition debris and excavated materials from demolition works to recover reusable/recyclable portions (i.e. soil, broken concrete, metal etc.); and Provide training to workers on the importance of appropriate waste management procedures, including waste reduction, reuse and recycling. 	Reduce waste generation	Contractors	Work Sites	Prior to the commencement of construction of Main Works Stage 1, Stage 2 and Stage 3	WDO	<p>^</p> <p>^</p> <p>^</p> <p>^</p> <p>^</p>

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	What requirements or standards for the measure to achieve	Remark
S6.2.4.1	Storage, Collection and Transportation of Waste Should any temporary storage or stockpiling of waste is required, recommendations to minimize the impacts include:	Minimize waste impacts arising from waste storage	Contractor	Work Sites	Construction phase of Main Works Stage 1, Stage 2 and Stage 3	WDO	^
	<ul style="list-style-type: none"> Waste, such as soil, should be handled and stored well to ensure secure containment, thus minimizing the potential of pollution; 						^
	<ul style="list-style-type: none"> Stockpiling area should be provided with covers and water spraying system to prevent materials from windblown or being washed away; and 						^
	<ul style="list-style-type: none"> Different locations should be designated to stockpile each material to enhance reuse. 						^
S6.2.4.2	Storage, Collection and Transportation of Waste (con't)	Minimize waste impacts arising from waste storage	Contractor	Work Sites	Construction phase of Main Works Stage 1, Stage 2 and Stage 3	WDO	^
	<ul style="list-style-type: none"> Remove waste in timely manner; 						^
	<ul style="list-style-type: none"> Employ the trucks with cover or enclosed containers for waste transportation; 						^
	<ul style="list-style-type: none"> Obtain relevant waste disposal permits from the appropriate authorities; and Disposal of waste should be done at licensed waste disposal facilities 						^
S6.2.5.2	C&D Materials from Site Formation	Minimize waste impacts arising from waste storage	Contractor	Work Sites	Construction phase of Main Works Stage 1, Stage 2 and Stage 3	Land (Miscellaneous Provisions) Ordinance, WDO, ETWB TCW No. 19/2005	^
	<ul style="list-style-type: none"> Maintain temporary stockpiles and reuse excavated fill material for backfilling; 						^
	<ul style="list-style-type: none"> Carry out on-site sorting; 						^
	<ul style="list-style-type: none"> Make provisions in the Contract documents to allow and promote the use of recycled aggregates where appropriate; 						^
	<ul style="list-style-type: none"> Adopt "selective demolition" technique to demolish the existing structure and facilities with a view to recovering broken concrete effectively for recycling purpose, where possible; and Implement a trip-ticket system for each works contract to ensure that the disposal of C&D materials are properly documented and verified. 						^
S6.2.5.3	C&D Material from Buildings Demolition and New Building Construction						

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	What requirements or standards for the measure to achieve	Remark
	<ul style="list-style-type: none"> • The Contractor should recycle as much as possible of the C&DM on-site. Public fill and C&DM waste should be segregated and stored in different containers or skips to enhance reuse or recycling of materials and their proper disposal. For example, concrete and masonry can be crushed and used as fill, and steel reinforcing bar can be used by scrap steel mills. Different areas of the work sites should be designated for such segregation and storage. • The use of wooden hoardings shall not be allowed. An alternative material, such as metal, aluminium or alloy etc, could be used. • Government has developed a charging policy for the disposal of waste to landfill at present. It will provide additional incentive to reduce the volume of generated waste and ensure proper segregation to allow reuse of the inert material on site when implemented. • In order to minimize the impacts of the demolition works, the generated wastes must be cleared as quickly as possible after demolition. Therefore, the demolition and clearance works should be undertaken simultaneously. To facilitate proper segregation of inert and non-inert C&D material arising from demolition works, selective demolition method should be adopted. 	Minimize waste impacts arising from waste storage	Contractor	Work Sites	Construction phase of Main Works Stage 1, Stage 2 and Stage 3	Land (Miscellaneous Provisions) Ordinance, WDO, ETWB TCW No. 19/2005	<p>^</p> <p>^</p> <p>^</p> <p>^</p>
S6.2.5.4	<p>Chemical Waste</p> <ul style="list-style-type: none"> • If chemical wastes are produced at the construction site, the Contractors should register with EPD as chemical waste producers. • Chemical wastes should be stored in appropriate containers and collected by a licensed chemical waste contractor. Chemical wastes (e.g. spent lubricant oil) should be recycled at an appropriate facility as far as possible, while the chemical waste that cannot be recycled should be disposed of at either the Chemical Waste Treatment Centre, or another licensed facility, in accordance with the Waste Disposal (Chemical Waste) (General) Regulation. 	Control the chemical waste and ensure proper storage, handling and disposal	Contractor	Work Sites	Construction phase of Main Works Stage 1, Stage 2 and Stage 3	Waste Disposal (Chemical Waste General) Regulation, Code of Practice on the Packaging, Labelling and Storage of Chemical Waste	<p>^</p> <p>*</p>
S6.2.5.5	General Refuse						

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	What requirements or standards for the measure to achieve	Remark
	<ul style="list-style-type: none"> • General refuse should be stored in enclosed bins separately from construction and chemical wastes. • Recycling bins should also be placed to encourage recycling. • Preferably enclosed and covered areas should be provided for general refuse collection and routine cleaning for these areas should also be implemented to keep areas clean. • A reputable waste collector should be employed to remove general refuse on a daily basis. 	Minimize production of the general refuse and avoid odour, pest and litter impacts	Contractor	Work Sites	Construction phase of Main Works Stage 1, Stage 2 and Stage 3	Waste Disposal (Chemical Waste General) Regulation	^ ^ ^ ^

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	What requirements or standards for the measure to achieve	Remark
Landscape and Visual							
S7.3.1.1	<p>Good Site Practices Measures</p> <ul style="list-style-type: none"> For areas unavoidably disturbed by the Project on a short term basis e.g. works areas, the general principle to try and restore these to their former state to suit future land use, should be adhered to. With regard to topsoil, where identified, it should be stripped, treated appropriately, and where suitable and practical stored for re-use in the construction of the soft landscape works such as roadside amenity strips, and open space sites. 	Minimize the impact to the landscape and visual	Contractor	Work Sites	Prior to construction and construction phase		N/A
							N/A
S7.3.2.1	<p>MM4 - Tree Protection & Preservation</p> <ul style="list-style-type: none"> Existing trees to be retained within the Project Site should be carefully protected during construction. In particular Old and Valuable Trees (OVTs) will be preserved according to ETWB TC (Works) No. 29/2004. Detailed Tree Protection Specification shall be provided in the Contract Specification. Under this specification, the Contractor shall be required to submit, for approval, a detailed working method statement for the protection of trees prior to undertaking any works adjacent to all retained trees, including trees in Contractor's works areas. A detailed tree survey will be carried out for the Tree Removal Application (TRA) process which will be carried out at the later detailed design stage of the Project. The detailed tree survey will propose which trees should be retained, transplanted or felled and will include details of tree protection measures for those trees to be retained. 	Protect and Preserve Trees	Designer / Contractor	Work Sites	Prior to construction and construction phase	ETWB TCW No. 29/2004 and DEVB TC(W) No.7/2015	^

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	What requirements or standards for the measure to achieve	Remark
S7.3.2.1	<p>MM5 - Tree Transplantation</p> <ul style="list-style-type: none"> Trees unavoidably affected by the Project works should be transplanted where practical. Trees should be transplanted straight to their final receptor site and not held in a temporary nursery as far as possible. A detailed Tree Transplanting Specification shall be provided in the Contract Specification, where applicable. Sufficient time for necessary tree root and crown preparation periods shall be allowed in the project programme. A detailed transplanting proposal will be submitted to relevant government departments for approval in accordance with ETWBTC No. 2/2004 and DEVB TC(W) No. 7/2015 and final locations of transplanted trees should be agreed prior to commencement of the work. For trees associated with highways e.g. roadside planting along highways, that are unavoidably affected and should be transplanted, HyD HQ/GN/13 'Interim Guidelines for Tree Transplanting Works under Highways Department's Vegetation Maintenance Ambit' should be referred to. 	Transplant Trees where suitable for transplantation	Designer / Contractor	Work Sites where possible. Otherwise consider offsite locations	Prior to construction, construction phase and operation phase	DEVB TC(W) No. 7/2015 and ETWB TCW No.2/2004 HyD HQ/GN/13 Interim Guidelines for Tree Transplanting Works under Highways Department's Vegetation Maintenance Ambit	N/A
S7.3.2.1	<p>MM6 - Slope Landscaping</p> <ul style="list-style-type: none"> Site formation should be reduced as far as possible. Hydroseeding of modified slopes should be done as soon as grading works are completed to prevent erosion and subsequent loss of landscape resources and character. Woodland tree seedlings and/or shrubs should be planted where slope gradient and site conditions allow. In addition, landscape planting should be provided for the retaining structures associated with modified slopes where conditions allow. All slope landscaping 	To avoid substantial slope cutting and fill slopes. To prevent erosion and subsequent loss of landscape resources and character. To ensure manmade slopes are as visually amenable as possible.	Designer / Contractor	Work Sites	Prior to construction, construction phase and operation phase	GEO Publication (1999) - Use of Vegetation as Surface Protection on Slope; GEO Publication No. 1/2011- Technical Guidelines on Landscape Treatment for Slopes	N/A
S7.3.2.1	MM7 - Compensatory Planting						

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	What requirements or standards for the measure to achieve	Remark
	<ul style="list-style-type: none"> Compensatory tree planting for felled trees shall be provided to the satisfaction of relevant Government departments. Required numbers and locations of compensatory trees shall be determined and agreed separately with Government during the Tree Removal Application process under DEVB TC(W) No. 7/2015. Compensatory planting is proposed at the potential open areas such as open spaces, amenity areas, open areas of the streetscapes, as well as the open areas within development lots. Compensatory planting for shrubs should be considered in suitable locations. Native species such as <i>Melastoma malabathricum</i>, <i>Diospyros vaccinioides</i>, <i>Gardenia jasminoides</i>, <i>Ixora chinensis</i>, <i>Ligustrum sinense</i>, <i>Litsea rotundifolia</i>, <i>Melastoma dodecandrum</i>, <i>Atalantia buxifolia</i>, <i>Rhodomyrtus tomentosa</i>, <i>Rhaphiolepis indica</i>, and <i>Rhododendron simsii</i> are suggested. 	Compensate for trees and shrubs lost due to the Project	Designer / Contractor	Work Sites where possible. Otherwise consider offsite locations	Prior to construction, construction phase and operation phase	DEVB TC(W) No. 7/2015 and ETWB TCW No. 2/2004	N/A
							N/A
							N/A
S7.3.2.1	MM9 - Vertical Greening <ul style="list-style-type: none"> Planting of climbers to grow up vertical surfaces were appropriate. 	Soften hard surfaces and facilities	Designer / Contractor	On appropriate structures	Prior to construction, construction phase and operation phase	ETWB TCW No.11/2004 – Cyber Manual for Greening	N/A
S7.3.2.1	MM10 - Green Roof <ul style="list-style-type: none"> Roof greening where appropriate should be established on proposed buildings as per the guidelines stated. These guidelines provide further details including information regarding structural loading, design, maintenance, etc. considerations as well as providing information on what types of plants might be suitable. 	Reduce exposure to untreated concrete surfaces and particularly mitigate visual impact to visually sensitive receivers (VSRs) at high levels. Provide greening	Designer / Contractor	On appropriate buildings	Prior to construction, construction phase and operation phase	CIBSE HK Branch, Technical Guidelines for Green Roof Systems in Hong Kong (2011); ArchSD/Urbis Study on Green Roof Application in HK (2007)	N/A

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	What requirements or standards for the measure to achieve	Remark
S7.3.2.1	MM11 - Screen Planting <ul style="list-style-type: none"> Tall screen/buffer trees and shrubs should be planted. This measure may additionally form part of the compensatory planting. 	To screen proposed structures such as roads and buildings. Improve compatibility with the surrounding environment and create a pleasant pedestrian environment	Designer / Contractor	Along roads, around suitable built structures, or around VSRs to contain their view out to the structures.	Prior to construction, construction phase and operation phase	ETWB TCW No. 10/2013 and 3/2006	N/A
S7.3.2.1	MM16 - Screen Hoarding <ul style="list-style-type: none"> Screen hoarding shall be erected along areas of the construction works site boundary where the works site borders publically accessible routes and/or is close to visually sensitive receivers (VSRs). It is proposed that the screening be compatible with the surrounding environment and where possible, non-reflective, recessive colours be used. Any works areas near the ecological sensitive areas should erect 2m high dull green site boundary fence. Details can refer to the ecological impact assessment. [Chapter 13 of the EIA Report of NENT NDAs (Register No. AEIAR-175- 2013)] 	To screen undesirable views of the works site.	Designer	Work Sites	Construction phase		N/A
S7.3.2.1	MM17 - Light Control <ul style="list-style-type: none"> Construction day and night time lighting should be controlled to minimize glare impact to adjacent VSRs during the Construction phase. Street and night time lighting shall also be controlled to minimize glare impact to adjacent VSRs during the operation phase. 	To minimize glare impact to adjacent VSRs.	Designer / Contractor	Work Sites and/or the Plant	Construction phase and operation phase		N/A

Remarks:




- ^ Implemented
- * To be followed-up by Contractor
- # Not Implemented
- N/A Not Applicable



Appendix 3.4

Noise Monitoring Graphical Presentations

Graphic Presentation of Noise Monitoring Result
Day Time (0700 - 1900hrs on normal weekdays)



- The weather conditions were generally sunny and cloudy during monitoring sessions of the reporting period.
- Major construction activities carried out during the reporting period include RC works, excavation works , pipe laying, backfilling, ABWF works, sewerage and drainage works, ELS works, sheetpiling, installation of Power cable, installation of EOT at UVP, manholes and connecting pipes strengthening works, systems installation at Workshop No.2, pre-bored H pile, demolition works, excavation, E&M installation and T&C works, ABWF works & BS works, , excavation of Trial Pit, SAT Procedure of penstock and stoplog , AFA and MFA system, UV system installation, Electrical Installation for UV System No.1 Effluent TPS & Effluent Lift-up PS
- Other factors which might affect the monitoring results include vehicle movement within SWHSTW, Road Traffic at Sheung Shui Tung Hing Road and construction activities from other construction sites.







Appendix 3.5

Air Quality Monitoring Graphical Presentations



Graphic Presentation of TSP Result



Graphic Presentation of TSP Result


1. The weather conditions were generally sunny and cloudy during monitoring sessions of the reporting period.
2. Major construction activities carried out during the reporting period include RC works, excavation works , pipe laying, backfilling, ABWF works, sewerage and drainage works, ELS works, sheetpiling, installation of Power cable, installation of EOT at UVP, manholes and connecting pipes strengthening works, systems installation at Workshop No.2, pre-bored H pile, demolition works, excavation, E&M installation and T&C works, ABWF works & BS works, , excavation of Trial Pit, SAT Procedure of penstock and stoplog , AFA and MFA system, UV system installation, Electrical Installation for UV System No.1 Effluent TPS & Effluent Lift-up PS
3. Other factors which might affect the monitoring results include vehicle movement within SWHSTW, Road Traffic at Sheung Shui Tung Hing Road and construction activities from other construction sites.



Appendix 3.6

Details of Ecological Monitoring Results in the Reporting Period



Details of Ecological Monitoring Results in the Reporting Quarter

Reporting period: January to March 2022

Summary Result of T-Test Analysis for All Waterbird

Month	T-values of Data		Confidence Level (Critical Value)	
			95% (-2.353)	99% (-4.541)
January 2022	Abundance	Monthly	✓	✓
		Seasonal	✓	✓
		Overall	✓	✓

Month	T-values of Data		Confidence Level (Critical Value)	
			95% (-2.353)	99% (-4.541)
February 2022	Abundance	Monthly	✓	✓
		Seasonal	✓	✓
		Overall	✓	✓

Month	T-values of Data		Confidence Level (Critical Value)	
			95% (-2.353)	99% (-4.541)
March 2022	Abundance	Monthly	✓	✓
		Seasonal	✓	✓
		Overall	✓	✓

Remarks:

- ✓ = T-value falls within the confidence level; the impact monitoring data shows no significant difference to the baseline data.
- ✚ = T-value falls outside the confidence level; the impact monitoring data shows significant difference to the baseline data.



Summary of Abundance of Representative Waterbirds in the Reporting Period

Representative Species			Compliance		
Species Name	Common Name	Chinese Name	January 2022	February 2022	March 2022
<i>Egretta garzetta</i>	Little Egret	小白鷺	✓	✓	✓
<i>Ardea cinerea</i>	Grey Heron	蒼鷺	✓	✓	✓
<i>Ardeola bacchus</i>	Chinese Pond Heron	池鷺	✓	✓	+
<i>Phalacrocorax carbo</i>	Great Cormorant	普通鸕鶿	✓	✓	✓
<i>Ardea alba</i>	Great Egret	大白鷺	✓	✓	✓
<i>Bubulcus coromandus</i>	Eastern Cattle Egret	牛背鷺	✓	✓	✓

1. There was one action level triggered for ecological monitoring in March 2022 since the abundance of Chinese Pond Heron was significantly lower than the baseline monitoring result for March and winter at 95% confidence level. No Limit Level was triggered.
2. Despite a drop in Chinese Pond Heron abundance, the average number of all waterbirds and abundance of other representative waterbirds was no significant change in reporting month compared to baseline data. It is unlikely that project activity (e.g. noise, waste water) will affect one species only. As the decline of the Chinese Pond Heron was considered non-project related, no remedial measure is proposed.

Remarks:

- ✓ = T-value falls within the confidence level; the impact monitoring data shows no significant difference to the baseline data.
- ⊕ = T-value falls outside the confidence level; the impact monitoring data shows significant difference to the baseline data.



Appendix 3.7

Waste Flow Table

Monthly Summary Waste Flow Table for 2022

Month	Actual Quantities of Inert C&D Materials Generated Monthly						Actual Quantities of C&D Wastes Generated Monthly				
	Total Quantity Generated	Hard Rock and Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics	Chemical Waste	Others, e.g. general refuse
	(in '000m3)	(in '000m3)	(in '000m3)	(in '000m3)	(in '000m3)	(in '000m3)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000m3)
Jan	1.104	0.000	0.000	0.000	1.104	0.094	0.000	0.000	0.000	0.000	0.202
Feb	0.549	0.000	0.000	0.000	0.549	0.134	0.000	0.000	0.000	0.000	0.068
Mar	0.398	0.000	0.000	0.000	0.398	0.483	0.000	0.000	0.000	0.000	0.094
Apr											
May											
Jun											
Sub-total	2.051	0.000	0.000	0.000	2.051	0.711	0.000	0.000	0.000	0.000	0.364
Jul											
Aug											
Sep											
Oct											
Nov											
Dec											
Total	2.051	0.000	0.000	0.000	2.051	0.711	0.000	0.000	0.000	0.000	0.364

- Notes:
1. Assume the density of soil fill is 2 ton/m³.
 2. Assume the density of rock and broken concrete is 2.5 ton/m³.
 3. Assume the density of general refuse is 0.9 ton/m³.
 4. Assume density of waste oil is assumed to be 0.8 kg/L.
 5. The inert C&D materials except slurry and bentonite are disposed at Tuen Mun 38.
 6. The slurry and bentonite are disposed at Tseung Kwun O 137.
 7. The non-inert C&D wastes are disposed at NENT.

Monthly Summary Waste Flow Table for 2022

Month	Actual Quantities of Inert C&D Materials Generated Monthly						Actual Quantities of C&D Wastes Generated Monthly				
	Total Quantity Generated	Hard Rock and Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics	Chemical Waste	Others, e.g. general refuse
	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000m ³)
Jan	4.980	0.000	0.000	0.813	4.167	0.000	15.45	0.000	0.004	0.000	0.012
Feb	2.809	0.000	0.000	0.048	2.761	0.038	5.71	0.000	0.000	0.000	0.010
Mar	2.977	0.000	0.000	0.000	2.977	0.000	0.00	0.000	0.000	0.000	0.019
Apr											
May											
Jun											
Sub-total	10.766	0.000	0.000	0.861	9.905	0.038	21.16	0.000	0.004	0.000	0.040
Jul											
Aug											
Sep											
Oct											
Nov											
Dec											
Total	10.766	0.000	0.000	0.861	9.905	0.038	21.16	0.000	0.004	0.000	0.040

- Notes:
1. Assume the density of soil fill and special waste (i.e. sediment from DSD sedimentation tank) is 2 ton/m³.
 2. Assume the density of rock and broken concrete is 2.5 ton/m³
 3. Assume the density of general refuse is 0.9 ton/m³
 4. Density of waste oil is assumed to be 0.8 kg/L. Chemical waste includes waste oil.
 5. The inert C&D materials except slurry and bentonite are disposed at Tuen Mun 38
 6. The slurry and bentonite are disposed at Tseung Kwun O 137
 7. The non-inert C&D wastes, including general refuse & special waste (i.e. sediment from DSD sedimentation tank) are disposed at NENT

EM&A Monthly Reporting Template (cut-off at the end of each month)

Name of Department: ArchSD/CEDD/DSD/EMSD/HyD/WSD

Contract No.: DE/2018/03

Monthly Summary Waste Flow Table for 2022 (year)

Month	Actual Quantities of Inert C&D Materials Generated Monthly						Actual Quantities of C&D Wastes Generated Monthly				
	Total Quantity Generated	Hard Rock and Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics (see Note 3)	Chemical Waste	Others, e.g. general refuse
	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000 kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000m ³)
Jan	176.71 T	0	0	0	176.71 T	0	0	0.177	0.008	0	2.7T
Feb	83.58T	0	0	0	83.58T	0	0	0.132	0.003	0	0
Mar	0	0	0	0	0	0	0	0	0	0	3.06T
Apr											
May											
June											
Sub-total											
July											
Aug											
Sept											
Oct											
Nov											
Dec											
Total	260.29 T	0	0	0	260.29 T	0	0	0.309	0.011	0	5.76T



Appendix 4.1

Summary of Notification of Exceedance



Summary for Notification of Exceedance

Reporting period: January to March 2022

Air Quality

Ref No.	Date	Location	Parameters (Unit)	Measured	Action Level	Limit Level	Follow-up Action
-	-	-	-	-	-	-	-

Construction Noise

Ref. No.	Date	Time	Location	Construction Noise Level	Parameter	Action Level	Limit Level	Follow-up action
-	-	-	-	-	-	-	-	-

Ecology

1. One action level was triggered for ecological monitoring in the reporting quarter (March 2022) and it is non-project related, no remedial action was required.
2. No Limit Level was triggered.



Appendix 4.2

Site Audit Summary



Site Audit Summary

Reporting Quarter: January to March 2022

Contract No.: DC/2018/06		
Date	Observations and recommendations	Follow-up and status
January		
7 Jan 2022	2m solid dull green site barrier fences should be erected along the project site boundary next to Ng Tung River under EP condition 2.7.	Rectified as observed on 22 Feb 2022
14 Jan 2022	No particular findings	-
18 Jan 2022	No particular findings	-
25 Jan 2022	Drip tray should be provided for the chemical containers near Gate 3.	Rectified as observed on 10 Feb 2022
February		
10 Feb 2022	Oil spillage at Portion C should be cleared.	Rectified as observed on 15 Feb 2022
15 Feb 2022	Dust mitigation measures should be enhanced for the uncovered stockpiles at UV No.1	Rectified as observed on 18 Feb 2022
22 Feb 2022	Drip tray should be provided for the oil containers at UV No.1.	Rectified as observed on 1 Mar 2022
March		
1 Mar 2022	No particular findings	-
10 Mar 2022	Oil spillage at Portion C should be cleared.	Rectified as observed on 15 Mar 2022
15 Mar 2022	The oil containers at Portion C should be stored properly.	Rectified as observed on 22 Mar 2022
22 Mar 2022	To maintain good segregation of waste at Portion C.	Rectified as observed on 30 Mar 2022
31 Mar 2022	No particular findings	-



Contract No.: DC/2018/07		
Date	Observations and recommendations	Follow-up and status
January		
7 Jan 2022	No particular findings	-
14 Jan 2022	Noise mitigation measures near Sheung Yue River should be strengthened.	Rectified as observed on 25 Jan 2022
18 Jan 2022	No particular findings	-
25 Jan 2022	The breaking tip in operation should be wrapped with acoustic materials.	Rectified as observed on 10 Feb 2022
February		
10 Feb 2022	NRMM label should be displayed for the excavator in operation.	Rectified as observed on 15 Feb 2022
15 Feb 2022	No particular findings	-
22 Feb 2022	No particular findings	-
March		
1 Mar 2022	Dust mitigation measures at MFB should be enhanced.	Rectified as observed on 10 Mar 2022
10 Mar 2022	No particular findings	-
15 Mar 2022	No particular findings	-
22 Mar 2022	The oil stain observed at MFB should be cleared properly.	Rectified as observed on 31 Mar 2022
	Sandbags or other measures should be provided or implemented to protect the nearby river (Shek Sheung River).	Rectified as observed on 30 Mar 2022
31 Mar 2022	No particular findings	-



Contract No.: DE/2018/03		
Date	Observations and recommendations	Follow-up and status
January		
4 Jan 2022	No particular findings	-
11 Jan 2022	No particular findings	-
18 Jan 2022	No particular findings	-
25 Jan 2022	No particular findings	-
February		
8 Feb 2022	No particular findings	-
15 Feb 2022	No particular findings	-
22 Feb 2022	No particular findings	-
March		
1 Mar 2022	Drip tray should be provided for oil containers at Sidestream.	Rectified as observed on 10 Mar 2022
8 Mar 2022	No particular findings	-
15 Mar 2022	No particular findings	-
22 Mar 2022	No particular findings	-
31 Mar 2022	Oil containers should be stored properly at Sidestream.	Rectified as observed on 4 Apr 2022



Contract No.: DE/2018/04		
Date	Observations and recommendations	Follow-up and status
January		
4 Jan 2022	No particular findings	-
11 Jan 2022	No particular findings	-
18 Jan 2022	No particular findings	-
25 Jan 2022	No particular findings	-
February		
8 Feb 2022	No particular findings	-
15 Feb 2022	No particular findings	-
22 Feb 2022	No particular findings	-
March		
1 Mar 2022	No particular findings	-
8 Mar 2022	No particular findings	-
15 Mar 2022	No particular findings	-
22 Mar 2022	No particular findings	-
31 Mar 2022	No particular findings	-



Appendix 5.1

Summary of Complaints, Notification of Summons and Successful Prosecution



Summary of Environmental Complaints Log

Complaint Log No.	Date of Complaint	Received From and Received By	Location of Complainant	Nature of Complaint	Outcome	Status
1	18 March 2020	EPD	Expansion Site of SWHSTP (Portion C)	Water contamination	<p>Muddy water was suspected to be discharged from the expansion site of SWHSTP to Shek Sheung River, manholes and foul drains nearby</p> <p>The investigation and mitigation measures included</p> <ul style="list-style-type: none">- Employed suction truck and dump truck to clear the silt and mud at Shek Sheung River- Arranged to repair the wastewater treatment system- Installed additional sedimentation tanks and wastewater treatment system to increase the on-site treatment capacity- Clean the slurry sediment released from the outlet regularly by suction trucks- Avoid damage of underground drains and pipes caused by existing construction works- Avoid illegal discharge from the Site into foul drains and manholes	Closed
2	19 February 2021	EPD	SWHEPP	Odour nuisance	<p>Significant odour nuisance was suspected to be emitted from the construction activities of SWHEPP</p> <p>The investigation and mitigation measures included</p> <ul style="list-style-type: none">- Ensured only PMEs with valid NRMM label were used on-site- Conducted regular visual checking against emission quality of exhaust pipe of equipment by using the Ringlemann Chart- Used ULSD for diesel-powered equipment- Provided water spraying and water sprinklers system for haul road access and demolition works- Used battery powered solution to provide power to the tower crane- Provided cover for all rubbish bins on-site- Separated general refuse from construction waste	Closed



Complaint Log No.	Date of Complaint	Received From and Received By	Location of Complainant	Nature of Complaint	Outcome	Status
3	9 August 2021	EPD	SWHEPP	Air Quality	<p>Air nuisance was suspected to be originated from the construction activities of SWHEPP</p> <p>The investigation and mitigation measures included</p> <ul style="list-style-type: none">- Ensured only PMEs with valid NRMM label were used on-site- Conducted regular visual checking against emission quality of exhaust pipe of equipment by using the Ringlemann Chart- Used ULSD for diesel-powered equipment- Used battery powered solution to provide power to the tower crane- Carried out plant maintenance in a timely manner	Closed
20220304	4 March 2022	EPD	SWHEPP	Odour nuisance	<p>The complainant alleged the odour nuisance was sourced from the construction site of Shek Wu Hui Effluent Polishing Plant on 4 March 2022. Thus, all four contracts (Contract Nos. DC/2018/06, DC/2018/07, DE/2018/03 and DE/2018/04) were involved in the complaint investigation.</p> <p>After investigation, no construction activities undertaken by all four contracts was associated with the odour nuisance received on 4 March 2022. Nevertheless, the contractors were reminded and recommended to:</p> <ul style="list-style-type: none">• Ensure only equipment with valid NRMM label is allowed to be used at site and regular maintenance of equipment• Provide regular visual checking against emission quality of exhaust pipe of equipment by using the Ringlemann Chart• Use ULSD as fuel for diesel-powered equipment• Maintain proper segregation and storage of general refuse	Pending

Remarks: There was one environmental complaint received in the reporting period (March 2022).



Summary of Complaints, Notification of Summons and Successful Prosecution

Reporting period: January to March 2022

Log No.	Date	Received From and Received By	Location	Outcome	Status
-	-	-	-	-	-

Remarks: No environmental warning/summon and prosecution was received in the reporting period.