



**CONTRACT NO. SPW 12/2021**  
**SHEK WU HUI EFFLUENT POLISHING PLANT – MAIN WORKS**  
**UNDER FURTHER ENVIRONMENTAL PERMIT NO. FEP-**  
**02/474/2013**  
**MONTHLY ENVIRONMENTAL MONITORING & AUDIT REPORT**  
**AUGUST 2023**

**CLIENTS:**

Drainage Services Department

**PREPARED BY:**

**Lam Environmental Services Limited**

19/F Remex Centre,  
42 Wong Chuk Hang Road,  
Hong Kong

Telephone: (852) 2882-3939  
Facsimile: (852) 2882-3331  
E-mail: [info@lamenviro.com](mailto:info@lamenviro.com)  
Website: <http://www.lamenviro.com>

**CERTIFIED BY:**

Raymond Dai  
Environmental Team Leader

**DATE:**

14 September 2023

**Meinhardt Infrastructure and Environment Limited**

10/F Genesis  
33-35 Wong Chuk Hang Road  
Hong Kong

**Contract No. SPW 12/2021**

**Shek Wu Hui Effluent Polishing Plant – Main Work**

Monthly Environmental Monitoring & Audit Report

August 2023

(September 2023)

Verified by: Claudine Lee



Position: Independent Environmental Checker

Date: 14 September 2023

**TABLE OF CONTENTS**

<b>1</b>	<b>INTRODUCTION.....</b>	<b>8</b>
1.1	Scope of the Report .....	8
1.2	Structure of the Report.....	8
<b>2</b>	<b>PROJECT BACKGROUND.....</b>	<b>10</b>
2.1	Background.....	10
2.2	Project Organization and Contact Personnel .....	10
2.3	Construction Activities.....	12
<b>3</b>	<b>STATUS OF REGULATORY COMPLIANCE .....</b>	<b>16</b>
3.1	Status of Environmental Licensing and Permitting under the Project .	16
3.2	Summary of submission status under FEP-02/474/2013.....	18
<b>4</b>	<b>MONITORING REQUIREMENTS .....</b>	<b>19</b>
4.1	Noise Monitoring .....	19
4.2	Air Monitoring .....	22
4.3	Ecological Monitoring .....	26
<b>5</b>	<b>MONITORING RESULTS.....</b>	<b>29</b>
5.1	Noise Monitoring Results.....	29
5.2	Air Quality Monitoring Results .....	30
5.3	Ecology Monitoring Results.....	31
5.4	Waste Management .....	34
<b>6</b>	<b>COMPLIANCE AUDIT .....</b>	<b>37</b>
6.1	Noise Monitoring .....	37
6.2	Air Quality Monitoring.....	37
6.3	Ecological Monitoring .....	37
6.4	Review of the Reasons for and the Implications of Non-compliance ..	37
6.5	Summary of action taken in the event of and follow-up on non-compliance.....	37
<b>7</b>	<b>ENVIRONMENTAL SITE AUDIT .....</b>	<b>38</b>
<b>8</b>	<b>COMPLAINTS, NOTIFICATION OF SUMMONS AND PROSECUTION.....</b>	<b>40</b>
<b>9</b>	<b>CONCLUSION .....</b>	<b>41</b>

**LIST OF TABLES**

<b>Table 2.1</b>	<b>Contact Details of Key Personnel</b>
<b>Table 3.1</b>	<b>Summary of the current status on licences and/or permits on environmental protection pertinent to the Project under Contract No. DC/2018/06</b>
<b>Table 3.2</b>	<b>Summary of the current status on licences and/or permits on environmental protection pertinent to the Project under Contract No. DC/2018/07</b>
<b>Table 3.3</b>	<b>Summary of the current status on licences and/or permits on environmental protection pertinent to the Project under Contract No. DE/2018/03</b>
<b>Table 3.4</b>	<b>Summary of the current status on licences and/or permits on environmental protection pertinent to the Project under Contract No. DE/2018/04</b>
<b>Table 4.1</b>	<b>Noise Monitoring Station</b>
<b>Table 4.3</b>	<b>Noise Monitoring Equipment</b>
<b>Table 4.4</b>	<b>Action and Limit Level for Noise Monitoring</b>
<b>Table 4.5</b>	<b>Air Monitoring Station</b>
<b>Table 4.6</b>	<b>Air Quality Monitoring Equipment</b>
<b>Table 4.7</b>	<b>Action and Limit Level for Air Quality Monitoring</b>
<b>Table 5.1</b>	<b>Summary Table of Noise Monitoring Results</b>
<b>Table 5.2</b>	<b>Summary Table of 1-hour TSP Monitoring Results</b>
<b>Table 5.3</b>	<b>Summary Table of 24-hour TSP Monitoring Results</b>
<b>Table 5.4</b>	<b>Total Bird Species and Abundance in the Reporting Month</b>
<b>Table 5.5</b>	<b>Abundance of Representative Waterbirds in the Reporting Month</b>
<b>Table 5.6</b>	<b>T-test Result for All Waterbirds in the Reporting Month</b>
<b>Table 5.7</b>	<b>T-test Result for Representative Waterbirds in the Reporting Month</b>
<b>Table 5.8</b>	<b>Observations during Ecological Monitoring in the Reporting Month</b>
<b>Table 5.9</b>	<b>Summary of Quantities of Inert C&amp;D Materials and C&amp;D Wastes for Contract No. DC/2018/06</b>
<b>Table 5.10</b>	<b>Summary of Quantities of Inert C&amp;D Materials and C&amp;D Wastes for Contract No. DC/2018/07</b>
<b>Table 5.11</b>	<b>Summary of Quantities of Inert C&amp;D Materials and C&amp;D Wastes for Contract No. DE/2018/03</b>
<b>Table 5.12</b>	<b>Summary of Quantities of Inert C&amp;D Materials and C&amp;D Wastes for Contract No. DE/2018/04</b>
<b>Table 8.1</b>	<b>Cumulative Statistics on Complaints in the Reporting Month</b>
<b>Table 8.2</b>	<b>Cumulative Statistics on Successful Prosecutions</b>
<b>Table 9.1</b>	<b>Construction Activities and Recommended Mitigation Measures in Coming Reporting Month</b>

## LIST OF FIGURES

- [Figure 2.1 Project Layout](#)
- [Figure 2.2 Project Organization Chart](#)
- [Figure 4.1 Locations of Noise Monitoring Station](#)
- [Figure 4.2 Locations of Air Quality Monitoring Stations](#)
- [Figure 4.3 Locations of Ecological Monitoring Stations](#)

## LIST OF APPENDICES

- [Appendix 2.1 Layout Plans of Construction Activities and Site Record Photos](#)
- [Appendix 3.1 Environmental Mitigation Implementation Schedule](#)
- [Appendix 4.1 Action and Limit Level](#)
- [Appendix 4.2 Copies of Calibration Certificates](#)
- [Appendix 4.3 Wind data](#)
- [Appendix 5.1 Monitoring Schedule for Reporting Month and Next Reporting Month](#)
- [Appendix 5.2 Noise Monitoring Results and Graphical Presentations](#)
- [Appendix 5.3 Air Quality Monitoring Results and Graphical Presentations](#)
- [Appendix 5.4 Details of Ecological Monitoring Results in the Reporting Month](#)
- [Appendix 5.5 Photo Record of Ecological Monitoring](#)
- [Appendix 5.9 Monthly Summary Waste Flow Table](#)
- [Appendix 6.1 Event and Action Plans](#)
- [Appendix 6.2 Summary for Notification of Exceedance](#)
- [Appendix 8.1 Complaint Log](#)
- [Appendix 9.1 Construction Programme of Individual Contracts](#)

**EXECUTIVE SUMMARY**

- i. This is the Environmental Monitoring and Audit (EM&A) Monthly Report – [August 2023](#) of Shek Wu Hui Effluent Polishing Plant – Main Work under Further Environmental Permit no. FEP-02/474/2013 (Hereafter as “the Project”). This is the [24<sup>th</sup>](#) EM&A report prepared by Environmental Team under Contract No. SPW 12/2021, presenting the environmental monitoring findings and information recorded during the period of [1 August 2023 to 31 August 2023](#). The cut-off date of reporting is at the end of each reporting month.
  
- ii. In the reporting month, the principal work activities of individual contracts are conducted as follows:

Contract No. DC/2018/06 – Shek Wu Hui Effluent Polishing Plant – Main Works Stage 1 – Civil Works for Sludge Treatment Facilities and 132 kV Primary Substation

- [RC works](#)
- [Pipe jacking](#)
- [Sewage, utility and pipe works](#)
- [Road works](#)
- [ABWF works](#)
- [ELS](#)

Contract No. DC/2018/07 – Shek Wu Hui Effluent Polishing Plant – Main Works Stage 1 – Civil Works for Sewage Treatment Facilities

- [RC works](#)
- [ABWF works](#)
- [Pipe laying](#)

Contract No. DE/2018/03 – Shek Wu Hui Effluent Polishing Plant – Main Works Stage 1 – Sidestream Treatment Facilities and EM&M Works for Sludge Treatment Facilities

- [Construction of Superstructure](#)
- [Electrical Installation](#)
- [MVAC Installation](#)
- [Plumbing System Installation](#)
- [MFA and AFA installation](#)
- [SPR Installation](#)
- [EOT and Monorail Installation](#)
- [Bio-Gas Holding Tank Installation](#)
- [Genset Installation](#)
- [Transportation and Installation of THP System](#)
- [Penstock and Stoplog Installation](#)
- [Pipework Installation](#)

- Draft Tube Mixer Installation

Contract No. DE/2018/04 – Shek Wu Hui Effluent Polishing Plant – Main Works Stage 1 – E&M Works for Sewage Treatment Facilities

- Improvement Works for Temporary Primary Sludge Thickener and its accessories
- E&M works for Leachate Pre-treatment Plant at existing compressor house and BR No 3&4.
- E&M works at Portion B-5, MFB1&2.
- E&M works at Portion B-7, including DOU No.3A, Emergency Generator House and FS & Sprinkler Pumping Room, Chemical System No.1, Street Fire Hydrant & Booster Pump Room and Temporary Chemical System

Air Quality Monitoring

- iii. 1-hour and 24-hour Total Suspended Particulates (TSP) monitoring was conducted at two monitoring station. 24-hour TSP shall be sampled at least once in every 6 days, while sampling for 1-hour TSP shall be at least 3 times in every 6 day in the reporting month.
- iv. No action or limit level exceedance was recorded in this reporting period.
- v. Due to power failure, 24 hr TSP AQM scheduled on 21 Aug 2023 at both AM1a\* and AM2a were suspended, while it has been resumed on 22 Aug 2023 for AM1a\*, the power supply cannot be restored at AM2a, therefore the 24 hr TSP AQM at AM2a will be suspended until further notice.

Noise Monitoring

- vi. Noise monitoring was conducted at three noise monitoring stations once per week in the reporting month.
- vii. No action or limit level exceedance was recorded in this reporting period.

Ecological Monitoring

- viii. Ecological monitoring conducted on a weekly basis at both high and low tides (it is considered high tide when tidal levels are above 1.5m and low tide when tidal level are below 1.5m at Tsim Bei Tsui Station). The magnitude of how much above or below 1.5m was subject to tidal conditions of that week as it varied throughout different times of the year. Nonetheless, the high and low tide relative to that week's tidal condition were taken into consideration.
- ix. No Action or Limit level was triggered in the reporting month.
- x. Ecological monitoring scheduled on 24th August 2023 was rescheduled to 30 Aug 2023 due to COVID infection of surveyor.

Site Inspections and Audit

- xi. The Environmental Team (ET) conducted weekly site inspections on 3, 8(DE/2018/03 and DE/2018/04), 10(DC/2018/06 and DC/2018/07), 15, 22 and 29 August 2023 and biweekly landscape inspection on 10 and 22 August 2023. IEC attended the joint site inspection on 22 August 2023. No non-compliance was found during the site inspection while reminders on environmental measures were recommended.

Complaints, Notifications of Summons and Successful Prosecutions

- xii. No environmental complaint, notification of summons and successful prosecution regarding the construction works was recorded in the reporting period.

Reporting Changes

- xiii. There are no particular reporting changes.

Future Key Issues

- xiv. In coming reporting month, the principal work activities of individual contracts are anticipated as follows:

Contract No. DC/2018/06 – Shek Wu Hui Effluent Polishing Plant – Main Works Stage 1 – Civil Works for Sludge Treatment Facilities and 132 kV Primary Substation

- RC works
- Pipe jacking
- Sewage, utility and pipe works
- Road works
- ABWF works
- ELS

Contract No. DC/2018/07 – Shek Wu Hui Effluent Polishing Plant – Main Works Stage 1 – Civil Works for Sewage Treatment Facilities

- RC works
- ABWF works
- Pile laying

Contract No. DE/2018/03 – Shek Wu Hui Effluent Polishing Plant – Main Works Stage 1 – Sidestream Treatment Facilities and EM&M Works for Sludge Treatment Facilities

- Construction of Superstructure



- Electrical Installation
- MVAC Installation
- Plumbing System Installation
- MFA and AFA installation
- SPR Installation
- EOT and Monorail Installation
- Bio-Gas Holding Tank Installation
- Transportation and Installation of Steam Boiler System
- Transportation and Installation of THP System
- Penstock and Stoplog Installation
- Pipework Installation
- Draft Tube Mixer Installation

Contract No. DE/2018/04 – Shek Wu Hui Effluent Polishing Plant – Main Works Stage 1 –

E&M Works for Sewage Treatment Facilities

- Improvement works for Temporary Primary Sludge Thickener and its accessories.
- E&M & civil works for Leachate Pre-treatment Plant at existing compressor house and BR No 3&4.
- E&M works at Portion B-5, MFB1&2.
- E&M works at Portion B-7, including DOU No.3A, Emergency Generator House and FS & Sprinkler Pumping Room, Chemical System No.1, Street Fire Hydrant & Booster Pump Room and Temporary Chemical System.
- E&M works at Portion B-4, BR 2A & 2B.

## 1 Introduction

### 1.1 Scope of the Report

- 1.1.1. Lam Environmental Services Limited (LES) has been appointed to work as the Environmental Team (ET) under Environmental Permit (EP) No. FEP-02/474/2013 to implement the Environmental Monitoring and Audit (EM&A) programme as stipulated in the EM&A Manual of the approved Environmental Impact Assessment (EIA) Report for North East New Territories New Development Areas (Register No.: AEIAR-175/2013).
- 1.1.2. In accordance with Clause 3.4 stated in FEP-02/474/2013, 3 hard copies and 2 electronic copies of Monthly EM&A Report shall be submitted to the Director within 10 working days after the end of each reporting month throughout the entire construction period.
- 1.1.3. According to Section 9.4.1.1 of the Project EM&A Manual, the Monthly EM&A Report should be submitted within 10 working days at the end of each reporting month, with the first report due in the month after construction commences.

### 1.2 Structure of the Report

- Section 1**     **Introduction** – details the scope and structure of the report.
- Section 2**     **Project Background** – summarizes background and scope of the project, site description, project organization and contact details of key personnel during the reporting period.
- Section 3**     **Status of Regulatory Compliance** – summarizes the status of valid Environmental Permits / Licenses during the reporting period.
- Section 4**     **Monitoring Requirements** – summarizes all monitoring parameters, monitoring methodology and equipment, monitoring locations, monitoring frequency, criteria and respective event and action plan and monitoring programmes.
- Section 5**     **Monitoring Results** – summarizes the monitoring results obtained in the reporting period.
- Section 6**     **Compliance Audit** – summarizes the auditing of monitoring results, all exceedances environmental parameters.

- Section 7**     **Environmental Site Audit** – summarizes the findings of weekly site inspections undertaken within the reporting period, with a review of any relevant follow-up actions within the reporting period.
- Section 8**     ***Complaints, Notification of summons and Prosecution*** – summarizes the cumulative statistics on complaints, notification of summons and prosecution
- Section 9**     ***Conclusion***

## 2 Project Background

### 2.1 Background

2.1.1. The existing Shek Wu Hui Sewage Treatment Works (SWHSTW) has been operating and maintaining for 30 years by the Drainage Services Department (DSD). It provides secondary level treatment to sewage collected from Sheung Shui, Fanling and adjacent areas. SWHSTW was completed in two stages and expanded progressively in the past years. In 1984, Stage I of SWHSTW was commissioned with design capacity of 60,000 cubic meters per day ( $\text{m}^3$  /day) at Average Dry Weather Flow (ADWF). In 2001, Stage II of SWHSTW was completed with design capacity enhanced to 80,000  $\text{m}^3$  /day at ADWF. In 2009, the expansion of SWHSTW was completed and its design capacity was increased to 93,000 $\text{m}^3$  /day at ADWF.

2.1.2. Further expansion of SWHSTW has been planned to be carried out in order to cope with the forecast increase in flow from Fanling North and Kwu Tong North New Development Area (NDA) and other NDAs and developments in three phases, namely Phase 1A, 1B and 2, which are later revised to Main Works Stage 1, Stage 2 and Stage 3 respectively. The EIA study report (Register No.: AEIAR-175/2013) for the NENT NDAs Study covered the assessment for the Further Expansion of SWHSTW, which is a designated project under item F.1 and F.2 of Part 1, Schedule 2 of the EIA Ordinance. The location of the project site is shown in [Figure 2.1](#).

A Further EP was applied on 18 January 2018 to assume the responsibility for constructing and operating the SWHEPP Project up to a capacity of 190,000  $\text{m}^3$ /day. The Further EP No. FEP-02/474/2013 was issued to DSD as permit holder on 15 February 2018. Due to overlapping of scope with the Further EP currently in force, the Further EP No. FEP-01/474/2013 was subsequently surrendered on 15 August 2018.

### 2.2 Project Organization and Contact Personnel

2.2.1 Drainage Service Department (DSD) is the overall project controllers for the Project. For the construction phase of the Project, Engineer's Representative, Contractor(s), Environmental Team and Independent Environmental Checker are appointed to manage and control environmental issues.

2.2.2 The project organization and lines of communication with respect to environmental protection works are shown in [Figure 2.2](#). Key personnel and contact particulars are summarized in [Table 2.1](#).

**Table 2.1 Contact Details of Key Personnel**

Party	Role	Post	Name	Contact No.
Drainage Services Department (DSD)	Permit Holder	Engineer	Ms. Li Lin	2594 7463
AECOM	Supervisor Representative	Resident Engineer	Mr. Alex Leung	3907 6145
Kwan Lee - Chun Wo Joint Venture	Contractor (DC/2018/06)	Senior Environmental Engineer	Ms. Ruby Hui	6218 6408
		Assistant Environmental Engineer	Mr. Marco Chan	6235 6017
	Contractor (DC/2018/07)	Environmental Engineer	Ms. Barbara Yiu	9758 2034
JEC	Contractor (DE/2018/03)	Environmental Officer	Ms. Juliet Ting	6826 7319
Bestwise	Contractor (DE/2018/04)	Environmental Officer	Mr. Albus Cheung	9731 0831
Meinhardt Infrastructure and Environment Ltd.	Independent Environmental Checker (IEC)	Independent Environmental Checker (IEC)	Ms. Claudine Lee	9612 9229
Lam Environmental Services Limited	Environmental Team (ET)	Environmental Team Leader (ETL)	Mr. Raymond Dai	2882 3939

## 2.3 Construction Activities

2.3.1 In the reporting month, the principal work activities conducted of individual contracts are as follow. The layout plans showing the locations of reported construction activities, key PME used for the works contracts and site record photos are shown in [Appendix 2.1](#).

### Contract No. DC/2018/06 – Shek Wu Hui Effluent Polishing Plant – Main Works Stage 1 – Civil Works for Sludge Treatment Facilities and 132 kV Primary Substation

- RC works
- Pipe jacking
- Sewage, utility and pipe works
- Road works
- ABWF works
- ELS

### Contract No. DC/2018/07 – Shek Wu Hui Effluent Polishing Plant – Main Works Stage 1 – Civil Works for Sewage Treatment Facilities

- RC works
- ABWF works
- Pile laying

### Contract No. DE/2018/03 – Shek Wu Hui Effluent Polishing Plant – Main Works Stage 1 – Sidestream Treatment Facilities and EM&M Works for Sludge Treatment Facilities

- Construction of Superstructure
- Electrical Installation
- MVAC Installation
- Plumbing System Installation
- MFA and AFA installation
- SPR Installation
- EOT and Monorail Installation
- Bio-Gas Holding Tank Installation
- Genset Installation
- Transportation and Installation of THP System
- Penstock and Stoplog Installation
- Pipework Installation
- Draft Tube Mixer Installation

### Contract No. DE/2018/04 – Shek Wu Hui Effluent Polishing Plant – Main Works Stage 1 – E&M Works for Sewage Treatment Facilities

- Improvement Works for Temporary Primary Sludge Thickener and its accessories

- E&M works for Leachate Pre-treatment Plant at existing compressor house and BR No 3&4.
- E&M works at Portion B-5, MFB1&2.
- E&M works at Portion B-7, including DOU No.3A, Emergency Generator House and FS & Sprinkler Pumping Room, Chemical System No.1, Street Fire Hydrant & Booster Pump Room and Temporary Chemical System

2.3.2 The number of key PME and their working locations are shown in **Table 2.2**.

**Table 2.2 Summary of key PME and working locations of works contracts**

Works Contract	Key PME	Number	Working locations
DC/2018/06	Excavator	1	Section 4
	Scissor lift platform	4	SDB and CHP
	Roller	1	Section 4
DC/2018/07	Excavator	7	Area C, Area D, Inlet, SAS, MFB
	Generator	3	PST, MFB
	Mobile Crane	1	PST
	Tower crane	2	Inlet, MFB
	Enertainer	1	Inlet
DE/2018/03	Generator	7	Sidestream, THP and Bio-gas Tank
	Tower Crane	1	Sidestream
DE/2018/04	-	-	-

2.3.3 In coming reporting month, the scheduled construction activities of individual contracts are listed as follows:

Contract No. DC/2018/06 – Shek Wu Hui Effluent Polishing Plant – Main Works Stage 1 – Civil Works for Sludge Treatment Facilities and 132 kV Primary Substation

- RC works
- Pipe jacking
- Sewage, utility and pipe works
- Road works
- ABWF works
- ELS

Contract No. DC/2018/07 – Shek Wu Hui Effluent Polishing Plant – Main Works Stage 1 – Civil Works for Sewage Treatment Facilities

- RC works
- ABWF works
- Pile Laying

Contract No. DE/2018/03 – Shek Wu Hui Effluent Polishing Plant – Main Works Stage 1 – Sidestream Treatment Facilities and EM&M Works for Sludge Treatment Facilities

- Construction of Superstructure
- Electrical Installation
- MVAC Installation
- Plumbing System Installation
- MFA and AFA installation
- SPR Installation
- EOT and Monorail Installation
- Bio-Gas Holding Tank Installation
- Transportation and Installation of Steam Boiler System
- Transportation and Installation of THP System
- Penstock and Stoplog Installation
- Pipework Installation
- Draft Tube Mixer Installation

Contract No. DE/2018/04 – Shek Wu Hui Effluent Polishing Plant – Main Works Stage 1 – E&M Works for Sewage Treatment Facilities

- Improvement works for Temporary Primary Sludge Thickener and its accessories.
- E&M & civil works for Leachate Pre-treatment Plant at existing compressor house and BR No 3&4.
- E&M works at Portion B-5, MFB1&2.





- E&M works at Portion B-7, including DOU No.3A, Emergency Generator House and FS & Sprinkler Pumping Room, Chemical System No.1, Street Fire Hydrant & Booster Pump Room and Temporary Chemical System.
- E&M works at Portion B-4, BR 2A & 2B.

### 3 Status of Regulatory Compliance

#### 3.1 Status of Environmental Licensing and Permitting under the Project

3.1.1. A summary of the current status on licences and/or permits on environmental protection pertinent to the Project is shown in **Table 3.1 to 3.4**.

**Table 3.1 Summary of the current status on licences and/or permits on environmental protection pertinent to the Project under Contract No. DC/2018/06**

Permits and/or Licences	Permit. No. / Account No.	Valid From	Expiry Date	Status
Environmental Permit	FEP-02/474/2013	15 Feb 2018	N/A	Valid
Notification pursuant to Air Pollution Control (Construction Dust) Regulation	449210 (Portion A & C)	23 Sep 2019	N/A	Valid
	449211 (WM1)	23 Sep 2019	N/A	Valid
Water Pollution Ordinance Licence	WT00035431-2019 (Portion C)	27 Jul 2020	31 Jan 2025	Valid
	WT00035718-2020 (Portion A)	02 Apr 2020	30 Apr 2025	Valid
Billing Account for Disposal of Construction Waste	7035390	11 Oct 2019	N/A	Valid
Registration as a Chemical Waste Producer	5213-624-K3371-01	14 Nov 2019	N/A	Valid
Construction Noise Permit	GW-RN0715-23	9 Jul 2023	8 Oct 2023	Valid

**Table 3.2 Summary of the current status on licences and/or permits on environmental protection pertinent to the Project under Contract No. DC/2018/07**

Permits and/or Licences	Permit. No. / Account No.	Valid From	Expiry Date	Status
Environmental Permit	FEP-02/474/2013	15 Feb 2018	N/A	Valid
Notification pursuant to Air Pollution Control (Construction Dust) Regulation	449210	23 Sep 2019	N/A	Valid
Water Pollution Ordinance Licence	WT00035727-2020	1 Apr 2020	30 Apr 2025	Valid
Billing Account for Disposal of Construction Waste	7035985	9 Dec 2019	N/A	Valid
Registration as a Chemical Waste Producer	5213-624-K3371-02	6 Jan 2020	N/A	Valid
Construction Noise Permit	GW-RN0715-23	9 Jul 2023	8 Oct 2023	Valid

**Table 3.3 Summary of the current status on licences and/or permits on environmental protection pertinent to the Project under Contract No. DE/2018/03**

Permits and/or Licences	Permit. No. / Account No.	Valid From	Expiry Date	Status
Environmental Permit	FEP-02/474/2013	15 Feb 2018	N/A	Valid
Notification pursuant to Air Pollution Control (Construction Dust) Regulation	455843 (WA3)	6 May 2020	N/A	Valid
	457212 (WA1-B)	15 Jun 2020	N/A	Valid
	460065 (Sidestream)	16 Sep 2020	N/A	Valid
Water Pollution Ordinance Licence	WT00037220-2020	16 Mar 2021	31 Jan 2026	Valid
Billing Account for Disposal of Construction Waste	7035700	6 Nov 2019	N/A	Valid
Registration as a Chemical Waste Producer	5213-624-T3861-01	14 Apr 2020	N/A	Valid
Construction Noise Permit	GW-RN0758-23	21 July 2023	20 Oct 2023	Valid

**Table 3.4 Summary of the current status on licences and/or permits on environmental protection pertinent to the Project under Contract No. DE/2018/04**

Permits and/or Licences	Permit. No. / Account No.	Valid From	Expiry Date	Status
Environmental Permit	FEP-02/474/2013	15 Feb 2018	N/A	Valid
Notification pursuant to Air Pollution Control (Construction Dust) Regulation	460181	17 Sep 2020	N/A	Valid
Billing Account for Disposal of Construction Waste	703621912	2 Jan 2020	N/A	Valid
Registration as a Chemical Waste Producer	5213-624-B2592-01	7 Jul 2020	N/A	Valid

3.1.2. Implementation status of the recommended mitigation measures during this report month is presented in [Appendix 3.1](#).

**3.2 Summary of submission status under FEP-02/474/2013**

3.2.1 A summary of the current status on submission under FEP-02/474/2013 is shown in **Table 3.5**.

**Table 3.5 Summary of submission status under FEP-02/474/2013**

EP Condition	Submission	Status
Condition 1.12	Commencement date of construction of the Project	Notified EPD on 8 Oct 2019
Condition 2.3 & 3.1	Updated EM&A Manual	The Manual was confirmed of no further comments by EPD on 17 Jan 2020
Condition 2.4	Management Organization of Main Construction Companies for Contract No.DC/2018/06	Informed EPD on 19 Nov 2019
Condition 2.4	Management Organization of Main Construction Companies for Contract No. DC/2018/07	Informed EPD on 20 Dec 2019
Condition 2.4	Management Organization of Main Construction Companies for Contract No. DE/2018/03	Informed EPD on 19 Feb 2020
Condition 2.4	Management Organization of Main Construction Companies for Contract No. DE/2018/04	Informed EPD on 15 Feb 2020
Condition 2.4	Replacement of Environmental Team Leader	Informed EPD on 13 Sep 2021
Condition 2.4	Replacement of Independent Environmental Checker	Informed EPD on 13 Sep 2021
Condition 2.5	Location Plans for Contract No. DC/2018/06	Deposited to EPD on 19 Nov 2019
Condition 2.5	Location Plans for Contract No. DC/2018/07	Deposited to EPD on 20 Dec 2019
Condition 2.5	Location Plans for Contract No. DE/2018/03	Deposited to EPD on 15 Feb 2020
Condition 2.5	Location Plans for Contract No. DE/2018/04	Deposited to EPD on 18 Sep 2020
Condition 2.6	Submission of Landscape Plan	Verified by IEC on 16 May 2023
Condition 3.3	Baseline Monitoring Report (Ecology)	The Report was first submitted to IEC for review on 22 Nov 2019, and verified on 29 Nov 2019
Condition 3.3	Baseline Monitoring Report	The Report will be submitted to EPD at least 6 weeks before the commencement of corresponding parts of landscape and visual mitigation measures of the Project

#### 4 Monitoring Requirements

##### 4.1 Noise Monitoring

###### NOISE MONITORING STATIONS

4.1.1. The noise monitoring stations for the Project are listed and shown in **Table 4.1** and **Figure 4.1**. **Appendix 4.1** shows the established Action/Limit Levels for the monitoring works.

**Table 4.1 Noise Monitoring Station**

Monitoring Station ID	Location
NM1	Wai Loi Tsuen
NM2	Fu Tei Au
NM3	Man Kok Village

###### NOISE MONITORING PARAMETERS, FREQUENCY AND DURATION

4.1.2. The monitoring parameters, frequency and duration of noise monitoring are summarized in **Table 4.2**.

**Table 4.2 Noise Monitoring Parameters, Frequency and Duration**

Monitoring Period	Duration	Sampling Parameter	Sampling Period <sup>(1)</sup>	Frequency
Impact Monitoring	Throughout the construction phase	1 set of Leq (30 min)	between 0700-1900 hours on normal weekdays;	on a per week basis when noise generating activities are underway

Remark (1): Additional weekly impact monitoring shall be carried out during evening and night-time works if construction works are extended to include works during the hours of 1900-0700

###### MONITORING EQUIPMENT

4.1.3. Noise monitoring was performed using sound level meter at the designated monitoring locations. The sound level meters shall comply with the International Electrotechnical Commission Publications 651:1979 (Type 1) and 804:1985 (Type 1) specifications. Acoustic calibrator shall be deployed to check the sound level meters at a known sound pressure level. Brand and model of the equipment is given in **Table 4.3**.

**Table 4.3 Noise Monitoring Equipment**

Equipment	Brand and Model	Series Number	Expiry Date
Integrated Sound Level Meter	Nti XL2	A2A-15269-EO	9-Mar-2024
	Larson Davis LxT1	0004797	4-Nov-2023
Acoustic Calibrator	LD CAL200	13098	20-Mar-2024

4.1.4. The calibration certificates of the noise monitoring equipment are attached in [Appendix 4.2](#).

#### SAMPLING PROCEDURE AND MONITORING EQUIPMENT

##### 4.1.5. Monitoring Procedure

- (a) Noise measurements shall not be made in fog, rain, wind with a steady speed exceeding 5 m/s or wind with gusts exceeding 10 m/s. The wind speed shall be checked with a portable wind speed meter capable of measuring the wind speed in m/s
- (b) The monitoring station shall normally be at a point 1 m from the exterior of the sensitive receiver building facade and be at a position 1.2 m above the ground. If there is problem with access to the normal monitoring position, an alternative position may be chosen, and a correction to the measurements shall be made. For reference, a correction of +3 dB(A) shall be made to the free field measurements.
- (c) The battery condition was checked to ensure the correct functioning of the meter.
- (d) Parameters such as frequency weighting, the time weighting and the measurement time were set as follows:
  - Frequency weighting: A
  - Time weighting: Fast
  - Time measurement: Leq (30min) for noise monitoring
- (e) Prior to and after each noise measurement, the meter was calibrated using a Calibrator for 94.0 dB at 1000 Hz. If the difference in the calibration level before and after measurement was more than 1.0 dB, the measurement would be considered invalid and repeat of noise measurement would be required after recalibration or repair of the equipment.
- (f) The wind speed was checked with the portable wind meter before noise monitoring.
- (g) At the end of the monitoring period, the Leq, L90 and L10 were recorded. In addition, site conditions and noise sources were recorded on a record sheet.

##### 4.1.6. Maintenance and Calibration

- (a) The microphone head of the sound level and calibrator would be cleaned with soft cloth regularly.
- (b) The noise monitoring equipment shall be calibrated annually.

CONSTRUCTION NOISE LEVEL

4.1.7. The construction noise level refers the corrected noise level based on the calculated difference between SPL of the Measured Noise Level and the SPL of the Baseline Noise Level. In the event of the Baseline Noise Level exceeds the Measured Noise Level, no correction would be applied and the Construction Noise Level would be indicated as below baseline noise level (<BL).

EVENT AND ACTION PLAN

4.1.8. Noise Standards for Daytime Construction Activities are specified under EIAO-TM. The Action and Limit levels for construction noise are defined in **Table 4.4** and [Appendix 4.1](#). Should non-compliance of the criteria occurs, action in accordance with the Event and Action Plan in [Appendix 6.1](#) shall be carried out.

**Table 4.4 Action and Limit Level for Noise Monitoring**

Time Period	Action Level	Limit Level
0700-1900 hrs on normal weekdays	When one documented complaint is received	75 dB

**4.2 Air Monitoring**

AIR QUALITY MONITORING STATIONS

4.2.1. The air monitoring stations for the Project are listed and shown in **Table 4.5** and **Figure 4.2**.

**Table 4.5 Air Monitoring Station**

Monitoring Station ID	Location	Measurement
AM1	House No. 15, Wai Loi Tsuen	1-hour TSP
AM2	Fu Tei Au	1-hour TSP
AM1a* <sup>(1)</sup>	Site boundary of the Shek Wu Hui STW (East), Roof floor of the control room of SWHSTW	24-hour TSP
AM2a	Site boundary of the Shek Wu Hui STW (North)	24-hour TSP

(1) Due to close proximity to construction works and heavy machines, presence of physical barrier and safety concerns, find adjustment for the location of AM1a was proposed in accordance to Section 2.2.4.6 of the EM&A Manual. It was adjusted from the ground level near the control room of SWHSTW to the roof floor of that control room. The proposal has sought approval from ER and IEC, and agreement from EPD in May 2022.

AIR MONITORING PARAMETERS, FREQUENCY AND DURATION

4.2.2. 24-hour TSP shall be sampled at least once in every 6 days, while sampling for 1-hour TSP shall be at least 3 times in every 6 days when the highest dust impact takes place.

4.2.3. One-hour and 24-hour TSP levels should be measured to indicate the impacts of construction dust on air quality.

SAMPLING PROCEDURE AND MONITORING EQUIPMENT

4.2.4. 24-hour TSP Measuring Installation (HVS)

- (a) 0.6 – 1.7 m<sup>3</sup> per minute adjustable flow range
- (b) Equipped with a timing / control device with +/- 5 minutes accuracy for 24 hours operation;
- (c) Installed with elapsed-time meter with +/- 2 minutes accuracy for 24 hours operation;
- (d) Capable of providing a minimum exposed area of 406 cm<sup>2</sup>;
- (e) Flow control accuracy: +/- 2.5% deviation over 24-hour sampling period;
- (f) Equipped with a shelter to protect the filter and sampler;
- (g) Incorporated with an electronic mass flow rate controller or other equivalent devices;
- (h) Equipped with a flow recorder for continuous monitoring;
- (i) Provided with a peaked roof inlet;
- (j) Incorporated with a manometer;
- (k) Able to hold and seal the filter paper to the sampler housing at horizontal position;



- (l) Easily changeable filter; and
- (m) Capable of operating continuously for a 24-hour period

Initial calibration of dust monitoring equipment shall be conducted upon installation and thereafter at bi-monthly intervals. The transfer standard shall be traceable to the internationally recognized primary standard and be calibrated annually. All the data should be converted into standard temperature and pressure condition.

#### 24-hour Measuring Procedures

- (a) Check the power supply to ensure the sampler works properly.
- (b) Remove the filter hold down by loosening the four nuts and carefully centre a new filter, with stamped number upward, on a supporting screen.
- (c) Properly align the filter on the screen so that the gasket will form an airtight seal on the outer edges of the filter.
- (d) Fasten the filter hold down frame to the filter holder with swing bolts. The pressure applied should be sufficient to avoid air leakage at the edges.
- (e) Close shelter lid and secure catch with the aluminum strip.
- (f) Record the flow indicator reading and determine the sampler flow rate. If it is outside the acceptable range, adjust the sampler flow rate.
- (g) Set the programmable timer and record the starting sampling time, weather condition and the filter identification number.
- (h) At the end of sampling, the filter was transferred from the filter holder of the HVS to a filter bag and sent to the accredited laboratory for weighing. The elapsed time was also recorded.

#### 4.2.5. 1-hour Measuring Procedures

Portable dust meter will be proposed and sufficient information will be submitted to IC (E) to prove that the instrument is capable of achieving a comparable result as that of the HVS and used for 1-hour sampling

- (a) Slide the power switch to turn the power on
- (b) Select the period of measurement to 60mins
- (c) Check and set the correct time
- (d) Select the appropriate unit display for the equipment
- (e) Collected the sampled data for analysis

The portable dust meter is calibrated at 2-years interval and checked with HVS yearly to determine the accuracy and validity of the results measured. The checking of portable dust meter will be carried out in order to determine the conversion factor between the portable dust meter and the standard equipment, HVS.

The calibration check is to be considered valid if the calculated correlation coefficient is >0.90.

4.2.6. Maintenance and Calibration

- (a) The direct reading dust meter was calibrated at 2-years interval and checked with High Volume Sampler (HVS) yearly to determine the accuracy and validity of the results measured.
- (b) Checking of direct reading dust meter will be carried out in order to determine the conversion factor between the direct reading dust meter and the standard equipment, HVS. The comparison check is to be considered valid based on correlation coefficient checked by HOKLAS laboratory

4.2.7. Laboratory measurement / analysis

- (a) A clean laboratory with constant temperature and humidity control, and equipped with necessary measuring and conditioning instruments to handle the dust samples collected, shall be available for sample analysis, and equipment calibration and maintenance. The laboratory should be HOKLAS accredited.
- (b) Filter paper of size 8” x 10” shall be labelled before sampling. It shall be a clean filter paper with no pinholes, and shall be conditioned in a humidity-controlled chamber for over 24 hours and be pre-weighed before use for the sampling.
- (c) After sampling, the filter paper loaded with dust shall be kept in a clean and tightly sealed plastic bag. The filter paper shall then be returned to the laboratory for reconditioning in the humidity-controlled chamber followed by accurate weighing by an electronic balance with readout down to 0.1 mg. The balance shall be regularly calibrated against a traceable standard.

4.2.8. High Volume Sampler (HVS – Model TE-5025A) completed with the appropriate sampling inlets were installed for the 24-hour TSP sampling. 1-hour TSP air quality monitoring was performed by using portable direct reading dust meters at each designated monitoring station. The brand and model of the equipment are given in **Table 4.6**.

**Table 4.6 Air Quality Monitoring Equipment**

Equipment	Brand and model	Series Number	Expiry Date
Portable direct reading dust meter	Met One BT- 645 / Met One AEROCET831	C15622 Y23153	3-Feb-2024
Calibration Kit	Tisch Environmental (Calibration Model: TE-5025A)	3166	31-Mar-2024

High Volume Sampler	Tisch Total Suspended Particulate Mass Flow Controlled High Volume Air Sampler (Model no. G3101)	2036 & 774	9-Sep-2023
Wind Anemometer	YGY-FSXY1	YG 21071630T0924	22-Sep-2023

4.2.9. The calibration certificates of the air quality monitoring equipment are attached in [Appendix 4.2](#).

WIND DATA

4.2.10. Wind data monitoring equipment was set up at roof floor (about 4/F) of the SWHSTW control room for logging wind speed and wind direction such that the wind sensors were clear of obstructions or turbulence caused by building. The wind data monitoring equipment was re-calibrated at least once every six months and the wind directions were divided into 16 sections of 22.5 degrees each. The wind data obtained from the on-site wind station during the reporting period is provided in [Appendix 4.3](#).

EVENT AND ACTION PLAN

4.2.11. The Action and Limit Levels for construction air quality are defined in **Table 4.7** and [Appendix 4.1](#). Should non-compliance of the air quality criteria occur, action in accordance with the Event and Action Plan in Appendix 6.1 shall be carried out.

**Table 4.7 Action and Limit Level for Air Quality Monitoring**

Parameter	Monitoring Station	Action Level (µgm-3)	Limit Level (µgm-3)
24-hour TSP Level	Site boundary of the Shek Wu Hui STW (East), Root Floor	189	260.0
	Site boundary of the Shek Wu Hui STW (North)	187	
1-hour TSP Level	House No. 15, Wai Loi Tsuen	320	500.0
	Fu Tei Au	322	

**4.3 Ecological Monitoring**

- 4.3.1. According to the Updated EM&A Manual, weekly transect at both high and low tides shall be undertaken to identify and enumerate all bird species utilising the river channels and identify any sources of actual or potential disturbance to birds due to construction activities throughout the construction period. [Appendix 4.1](#) shows the established Action/Limit Levels for ecological monitoring works.
- 4.3.2. The monitoring should be conducted by the ET and supervised by a qualified ecologist who will be a member of the ET.

MONITORING LOCATIONS

- 4.3.3. Transect and point count surveys were proposed within the 500m boundary of Ng Tung River, Sheung Yue River and Shek Sheung River of the assessment area. Three transects and seven-point count locations during high and low tides were applied. These locations are shown in [Figure 4.3](#) and summarized in [Table 4.8](#) The photo of each transect is provided in [Appendix 5.5](#).

**Table 4.8 Ecological Monitoring Stations**

Monitoring Stations	Descriptions	Influenced by Tidal Action
Transect T1	Along Ng Tung River	No
Point Count Location P1		
Point Count Location P2		
Transect T2		Yes
Point Count Location P3		
Point Count Location P4		
Point Count Location P5	At Shek Sheung River (Low-flow Channel)	No
Transect T3	Along Shek Sheung River & Sheung Yue River	Yes
Point Count Location P6	At Shek Sheung River	Yes

Point Count Location P7	At Intersection between Sheung Yue River and Shek Sheung River	Yes
-------------------------	--	-----

MONITORING PARAMETERS, FREQUENCY AND DURATION

4.3.4. Monitoring surveys were conducted on a weekly basis at both high and low tides (it is considered high tide when tidal levels are above 1.5m and low tide when tidal level are below 1.5m at Tsim Bei Tsui Station). The magnitude of how much above or below 1.5m was subject to tidal conditions of that week as it varied throughout different times of the year. Nonetheless, the high and low tide relative to that week’s tidal condition were taken into consideration. The ecological monitoring schedule is shown in [Appendix 5.1](#).

MONITORING METHODOLOGY

4.3.5. Transect survey was undertaken along the concerned rivers (Ng Tung River, Sheung Yue River and Shek Sheung River) adjacent to proposed construction activities. As the sensitive receivers (large waterbirds) are easily visible and the surveyor has used auxiliary equipment such as camera(s) and binoculars (magnification 7-10x). The transect route only follows one bank of these rivers.

4.3.6. At point count locations, surveyors identified and recorded bird species which were seen or heard along the river channel. For each point count, surveyors quantitatively recorded all species seen and heard for the duration of five minutes up to the distance where birds were still detectable. All avifauna along the walk transect were recorded. Noticeable behaviours (e.g. breeding behaviours such as nesting and presence of recently fledged juveniles, roosting and feeding activities, etc.) were recorded as well.

4.3.7. Ornithological nomenclature used in report should follow *The Avifauna of Hong Kong (Carey et al. (2001))*, *The Birds of Hong Kong and South China (Viney et al. (2005))* and the most recent updated list from other sources (e.g. Hong Kong Bird Watching Society).

4.3.8. Weather conditions, tidal information at the time of the survey and other noticeable activities occurring within or in the vicinity of the survey areas (e.g. ongoing routine drainage channel maintenance works and other human activities that could create disturbances to birds) were recorded.

ANALYTICAL METHODOLOGY

4.3.9. The number and species of waterbirds utilizing the rivers fluctuate every day naturally. Therefore, the survey data were collectively analyzed on a monthly basis to increase the sample size and to reduce random error on one survey day. Since occurrence of waterbirds has distinctive seasonal pattern, the construction phase data for all waterbirds and

representative waterbirds were compared with the baseline data for the respective month and season. The representatives of waterbirds are listed in **Table 4.9**.

**Table 4.9 Representative Waterbirds**

Species Name	Common Name	Chinese Name
<i>Egretta garzetta</i>	Little Egret	小白鷺
<i>Ardea cinerea</i>	Grey Heron	蒼鷺
<i>Ardeola bacchus</i>	Chinese Pond Heron	池鷺
<i>Phalacrocorax carbo</i>	Great Cormorant	普通鸕鶿
<i>Ardea alba</i>	Great Egret	大白鷺
<i>Bubulcus coromandus</i>	Eastern Cattle Egret	牛背鷺

4.3.10. When a decline in abundance of all or representative waterbird is identified, one-tailed Student t-test was adopted to statistically analyse whether the drop is significant. If the collected data for the reporting month fails to show no significant difference from that in the baseline phase at 95% confidence level, the action level will be triggered. Likewise, the limit level is set at 99% confidence level.

4.3.11. In addition, if important behaviours such as breeding, brooding, nesting and presence of recently fledged juveniles of species of conservation importance are observed, the Resident Engineer, Contractor and IEC should be notified immediately after the survey. The Contractor should review current construction programme and minimize disturbance due to construction activities

**5 Monitoring Results**

- 5.0.1 The environmental monitoring will be implemented based on the division of works areas of each designed projects. Overall layout showing work areas and monitoring stations is shown in [Figure 2.1](#) and [Figure 4.1 – 4.4](#) respectively.
- 5.0.2 The environmental monitoring schedules for reporting month and coming month are presented in [Appendix 5.1](#).

**5.1 Noise Monitoring Results**

- 5.1.1 Noise monitoring results measured in this reporting period are reviewed and summarized. Details of noise monitoring results and graphical presentation are shown in **Table 5.1** and [Appendix 5.2](#).

**Table 5.1 Summary Table of Noise Monitoring Results**

Monitoring Location	Range, Leq (30min) dB(A)	Limit Level
NM1	56.4 – 60.2	75 dB
NM2	58.6 – 65.3	
NM3	61.1 – 66.2	

Remark: +3dB(A) façade correction included

- 5.1.2 No action or limit level exceedance was recorded in this reporting month.
- 5.1.3 According to our field observations, the major noise source identified were nearby road traffic and human activities.
- 5.1.4 The noise monitoring result measured in reporting month was similar to previous months. The noise monitoring result was slightly varied in the reporting month, and no increasing trend was identified due to the construction works conducted in the reporting month. No correlation between the project’s construction work and the monitoring data was identified.

**5.2 Air Quality Monitoring Results**

5.2.1 Air quality monitoring results measured in this reporting period are reviewed and summarized. Details of air monitoring results and graphical presentation can be referred in **Table 5.2**, **Table 5.3** and [Appendix 5.3](#).

**Table 5.2 Summary Table of 1-hour TSP Monitoring Results**

Monitoring Station	Concentration (µg/m <sup>3</sup> )		Action Level, (µg/m <sup>3</sup> )	Limit Level, (µg/m <sup>3</sup> )
	Average	Range		
AM1	9	4 – 18	320	500
AM2	9	5 – 19	322	500

**Table 5.3 Summary Table of 24-hour TSP Monitoring Results**

Monitoring Station	Concentration (µg/m <sup>3</sup> )		Action Level, (µg/m <sup>3</sup> )	Limit Level, (µg/m <sup>3</sup> )
	Average	Range		
AM1a*	39	37 - 40	189	500
AM2a	42	34 - 47	187	500

- 5.2.2 No action or limit level exceedance was recorded in this reporting period.
- 5.2.3 According to our field observations, the major dust source identified were nearby road traffic.
- 5.2.4 The air quality monitoring result measured in reporting month was similar to previous months. The air quality monitoring result was slightly varied in the reporting month, and no increasing trend was identified due to the construction works conducted in the reporting month. No correlation between the project’s construction work and the monitoring data was identified.
- 5.2.5 Due to power failure, 24 hr TSP AQM scheduled on 21 Aug 2023 at both AM1a\* and AM2a were suspended, while it has been resumed on 22 Aug 2023 for AM1a\*, the power supply cannot be restored at AM2a, therefore the 24 hr TSP AQM at AM2a will be suspended until further notice.



5.3 Ecology Monitoring Results

5.3.1 For this reporting month, the numbers of species and individuals recorded were provided in **Table 5.4** and the abundance of representative species were shown in **Table 5.5**.

**Table 5.4 Total Bird Species and Abundance in the Reporting Month**

	Number of Species	Abundance
All Avifauna	35	1339
Waterbirds	12	244

**Table 5.5 Abundance of Representative Waterbirds in the Reporting Month**

Species Name	Common Name	Chinese Name	Abundance
<i>Egretta garzetta</i>	Little Egret	小白鷺	124
<i>Ardea cinerea</i>	Grey Heron	蒼鷺	8
<i>Ardeola bacchus</i>	Chinese Pond Heron	池鷺	66
<i>Phalacrocorax carbo</i>	Great Cormorant	普通鸕鶿	0
<i>Ardea alba</i>	Great Egret	大白鷺	10
<i>Bubulcus coromandus</i>	Eastern Cattle Egret	牛背鷺	15
<b>Total</b>			<b>223</b>

Ecological Analysis

5.3.2 The result of student t-tests for all waterbirds and representative waterbirds are compiled in **Table 5.6** and **Table 5.7** respectively. Further details are provided in **Appendix 5.4**.

**Table 5.6 T-test Result for All Waterbirds in the Reporting Month**

T-values of Data in Reporting Month			Confidence Level (Critical Value)	
			95%	99%
Abundance	Monthly	2.600	✓	✓
	Seasonal	1.136	✓	✓

Remarks:

- ✓ = T-value falls within the confidence level; the impact monitoring data shows no significant difference to the baseline data.
- ✗ = T-value falls outside the confidence level; the impact monitoring data shows significant difference to the baseline data.

**Table 5.7 T-test Result for Representative Waterbirds in the Reporting Month**

Common Name of Representative Waterbird	T-value	Confidence Level (Critical Value)		T-value	Confidence Level (Critical Value)		Overall**
	Monthly	95% (-2.132)	99% (-3.747)	Seasonal	95% (-2.132)	99% (-3.747)	
Little Egret	4.035	✓	✓	2.848	✓	✓	✓
Grey Heron	NA*						
Chinese Pond Heron	-0.389	✓	✓	-1.360	✓	✓	✓
Great Cormorant	NA*						
Great Egret	0.000	✓	✓	-1.118	✓	✓	✓
Eastern Cattle Egret	1.265	✓	✓	0.000	✓	✓	✓

Remarks:

✓ = T-value falls within the confidence level; the impact monitoring data shows no significant difference to the baseline data.

✗ = T-value falls outside the confidence level; the impact monitoring data shows significant difference to the baseline data.

\* Great Cormorant (*Phalacrocorax carbo*) and Grey Heron (*Ardea cinerea*) were not recognised as representative waterbird species during wet season.

\*\*According to section 7.2 of the approved ecological baseline report, action/Limit level shall be triggered if reduction in bird abundance is found in both the respective month and season.

- 5.3.3 No Action Level and Limit Level was triggered for ecological monitoring in the reporting month.
- 5.3.4 Site observation in the reporting month shows that construction activities are similar to previous months. The photos are provided in [Appendix 5.5](#).
- 5.3.5 In recent months, it is found that there are different construction sites for example construction of footbridge, excavation and sheet-piling, and human activities including cycling, fishing and landscape planting around the project site. The photos are provided in [Appendix 5.5](#). These construction and human activities may affect activities of the waterbird. Although, there is no significant impact reduction in number of waterbirds, but it is recommended that construction site should continue keeping the good site practice to minimize disturbance caused to waterbirds.
- 5.3.6 Ecological monitoring scheduled on 24th August 2023 was rescheduled to 30 Aug 2023 due to COVID infection of surveyor.

Observations

5.3.7 Waterbird behaviour observed during ecological monitoring are listed below:

- Flying
- Foraging
- Soaring
- Resting
- Fighting

5.3.8 The anthropogenic activities observed during ecological monitoring are listed in **Table 5.8**.

**Table 5.8 Observations during Ecological Monitoring in the Reporting Month**

Location(s)	Observations	
	Project Related	Non-project Related
<b>T1 (PC1, PC2)</b>	N/A	Human Activities such as Cycling and Fishing  Construction activities such as excavation, and breaking works
<b>T2 (PC3, PC4)</b>	Construction activities such as generator & welding works, Scaffolding, sedimentation tank, Excavation and crane	Human Activities such as Fishing, Cycling, and Landscape Planting  Construction activities such as Sheet-piling, generator & welding works, Scaffolding, sedimentation tank, Excavation, crane and breaking works
<b>PC5</b>	Construction activities such as Excavation and crane	N/A
<b>T3 (PC6, PC7)</b>	Construction activities such as Sheet-piling	Human Activities such as Cycling, Landscape Planting, Grazing and Fishing  Construction activities such as Excavation, Sheet-piling, generator & welding works, Scaffolding, lifting works

**5.4 Waste Management**

5.4.1 The quantities of waste for disposal in the Reporting Period are summarized in **Table 5.9** to **5.12**. The Monthly Summary Waste Flow Table is shown in [Appendix 5.9](#). Whenever possible, materials were reused on-site as far as practicable.

**Table 5.9 Summary of Quantities of Inert C&D Materials and C&D Wastes for Contract No. DC/2018/06**

Waste Type	Quantity (Previous month)	Quantity (Reporting month)	Annual Cumulative Quantity (2023)
Hard Rock and Large Broken Concrete (Inert) (in '000m <sup>3</sup> )	0.000	0.000	0.000
Reused in this Contract (Inert) (in '000m <sup>3</sup> )	0.000	0.000	0.000
Reused in other Projects (Inert) (in '000m <sup>3</sup> )	0.000	0.000	0.000
Disposal as Public Fill (Inert) (in '000m <sup>3</sup> )	1.310	1.114	11.487
Metals (in '000kg)	0.000	0.000	0.000
Paper / Cardboard Packing (in '000kg)	0.000	0.000	0.000
Plastics (in '000kg)	0.000	0.000	0.000
Chemical Wastes (in '000kg)	0.000	0.000	0.000
General Refuses (in '000m <sup>3</sup> )	0.054	0.091	0.615

**Table 5.10 Summary of Quantities of Inert C&D Materials and C&D Wastes for Contract No. DC/2018/07**

Waste Type	Quantity (Previous month)	Quantity (Reporting month)	Annual Cumulative Quantity (2023)
Hard Rock and Large Broken Concrete (Inert) (in '000m <sup>3</sup> )	0.000	0.000	0.000

Waste Type	Quantity (Previous month)	Quantity (Reporting month)	Annual Cumulative Quantity (2023)
Reused in this Contract (Inert) (in '000m <sup>3</sup> )	0.000	0.000	0.000
Reused in other Projects (Inert) (in '000m <sup>3</sup> )	0.000	0.000	0.000
Disposal as Public Fill (Inert) (in '000m <sup>3</sup> )	2.555	2.940	21.840
Metals (in '000kg)	0.000	0.000	0.000
Paper / Cardboard Packing (in '000kg)	0.000	0.000	0.000
Plastics (in '000kg)	0.000	0.000	0.000
Chemical Wastes (in '000kg)	0.000	0.000	0.000
General Refuses (in '000m <sup>3</sup> )	0.093	0.053	0.498

**Table 5.11 Summary of Quantities of Inert C&D Materials and C&D Wastes for Contract No. DE/2018/03**

Waste Type	Quantity (Previous month)	Quantity (Reporting month)	Annual Cumulative Quantity (2023)
Hard Rock and Large Broken Concrete (Inert) (in '000kg)	0.000	0.000	0.000
Reused in this Contract (Inert) (in '000kg)	0.000	0.000	0.000
Reused in other Projects (Inert) (in '000kg)	0.000	0.000	0.000
Disposal as Public Fill (Inert) (in '000m <sup>3</sup> )	62.330	576.05	638.380
Metals (in '000kg)	41.040	12.520	142.120

Waste Type	Quantity (Previous month)	Quantity (Reporting month)	Annual Cumulative Quantity (2023)
Paper / Cardboard Packing (in '000kg)	0.156	0.251	1.001
Plastics (in '000kg)	0.000	0.040	0.060
Chemical Wastes (in '000kg)	0.000	0.000	0.000
General Refuses (in '000kg )	24.830	21.410	140.04

**Table 5.12 Summary of Quantities of Inert C&D Materials and C&D Wastes for Contract No. DE/2018/04**

Waste Type	Quantity (Previous month)	Quantity (Reporting month)	Annual Cumulative Quantity (2023)
Hard Rock and Large Broken Concrete (Inert) (in '000kg)	0.000	0.000	0.000
Reused in this Contract (Inert) (in '000kg)	0.000	0.000	0.000
Reused in other Projects (Inert) (in '000m <sup>3</sup> )	0.000	0.000	0.000
Disposal as Public Fill (Inert) (in '000m <sup>3</sup> )	28.340	9.260	119.590
Metals (in '000kg)	0.000	0.000	36.230
Paper / Cardboard Packing (in '000kg)	0.000	0.000	0.000
Plastics (in '000kg)	0.000	0.000	0.000
Chemical Wastes (in '000kg)	0.000	0.000	0.800
General Refuses (in '000kg)	0.000	7.970	13.050

## 6 Compliance Audit

6.0.1 The Event Action Plan for construction noise, air quality and ecological monitoring are presented in [Appendix 6.1](#).

6.0.2 The summary of exceedance is presented in [Appendix 6.2](#).

### 6.1 Noise Monitoring

6.1.1 No action or limit level exceedance was recorded in this reporting period.

### 6.2 Air Quality Monitoring

6.2.1 No action or limit level exceedance was recorded in this reporting period.

6.2.2 Due to power failure, 24 hr TSP AQM scheduled on 21 Aug 2023 at both AM1a\* and AM2a were suspended, while it has been resumed on 22 Aug 2023 for AM1a\*, the power supply cannot be restored at AM2a, therefore the 24 hr TSP AQM at AM2a will be suspended until further notice.

### 6.3 Ecological Monitoring

6.3.1 No action Level or Limit level was triggered for ecological monitoring in the reporting month.

6.3.2 Ecological monitoring scheduled on 24th August 2023 was rescheduled to 30 Aug 2023 due to COVID infection of surveyor.

### 6.4 Review of the Reasons for and the Implications of Non-compliance

6.4.1 No environmental non-compliance was recorded in the reporting month

### 6.5 Summary of action taken in the event of and follow-up on non-compliance

6.5.1 There was no particular action taken since no non-compliance was recorded in the reporting period.

**7 Environmental Site Audit**

7.1.1. Within this reporting month, weekly environmental site audits were conducted on 3, 8(DE/2018/03 and DE/2018/04), 10(DC/2018/06 and DC/2018/07), 15, 22 and 29 August 2023 and biweekly landscape inspection on 10 and 22 August 2023. IEC attended the joint site inspection on 22 August 2023.

7.1.2. No non-compliance was found during the environmental site inspection while reminders on environmental measures were recommended. Results and findings of these inspections in this reporting month are listed below in **Table 7.1 to 7.4**.

**Table 7.1 Summary of Environmental Inspections of Contract No. DC/2018/06**

Item	Date	Reminder(s)/ Observation(s)	Action taken by Contractor	Outcome
20230810_1	10-Aug-2023	Contractor should keep the green barrier intact.	The green barrier has been reinstated.	Rectified on 15-August-23.
20230822_1	22-Aug-2023	Contractor was reminded to clean up the refuse regularly.	Refuse has been cleaned up by the Contractor.	Rectified on 29-August-23.

**Table 7.2 Summary of Environmental Inspections of Contract No. DC/2018/07**

Item	Date	Reminder(s)/ Observation(s)	Action taken by Contractor	Outcome
20230803_1	3-Aug-2023	Dust suppression measure should be provided to the stockpile near sidestream.	Idled stockpile near sidestream was covered by impervious sheeting to prevent dust emission.	Rectified on 10-August-23.
20230803_2	3-Aug-2023	Treated effluent in the Wetsep was observed turbid. Contractor should maintain the performance of the Wetsep.	Wetsep maintenance has been provided by Contractor, the effluent quality was observed satisfactory	Rectified on 10-August-23.
20230829_1	29-Aug-2023	Treated effluent of the Wetsep near MFB2 was observed turbid. Contractor should maintain the performance of the Wetsep.	The quality of the treated effluent was observed satisfactory.	Rectified on 5-Sept-23.
20230829_2	29-Aug-2023	Materials should not be stored in the tree protection zone.	Tree protection zone has been reinstated.	Rectified on 5-Sept-23.



**Table 7.3 Summary of Environmental Inspections of Contract No. DE/2018/03**

Item	Date	Reminder(s)/ Observation(s)	Action taken by Contractor	Outcome
20230803_2	3-Aug-2023	Contractor should clean up the diesel spillage properly, the clean-up materials should dispose as chemical waste.	Spilled diesel has been cleaned up by the Contractor	Rectified on 8-August-23.
20230822_2	22-Aug-2023	Contractor was reminded to clean up the waste skip regularly.	Contractor has arranged refuse collection regularly.	Rectified on 29-August-23.

**Table 7.4 Summary of Environmental Inspections of Contract No. DE/2018/04**

Item	Date	Reminder(s)/ Observation(s)	Action taken by Contractor	Outcome
-	-	-	-	-

**8 Complaints, Notification of Summons and Prosecution**

- 8.1.1. No environmental complaint, notification of summons and successful prosecution regarding construction works was recorded in the reporting period.
- 8.1.2. The details environmental complaints for the Project are summarized by complaint log in [Appendix 8.1](#).
- 8.1.3. Cumulative statistics on complaints and successful prosecutions are summarized in **Table 8.1** and **Table 8.2** respectively.

**Table 8.1 Cumulative Statistics on Complaints in the Reporting Month**

Reporting Period	No. of Complaints
Commencement works (Feb 2018) to last reporting month	4
August 2023	0
<b>Total</b>	<b>4</b>

**Table 8.2 Cumulative Statistics on Successful Prosecutions**

Environmental Parameters	Cumulative no. Brought Forward	No. of Successful Prosecutions this month (Offence Date)	Cumulative No. Project-to-Date
Air	-	0	0
Noise	-	0	0
Water	-	0	0
Waste	-	0	0
<b>Total</b>	<b>-</b>	<b>0</b>	<b>0</b>

**9 Conclusion**

- 9.1.1. The EM&A programme was carried out in accordance with the EM&A Manual requirements, minor alterations to the programme proposed were made in response to changing circumstances.
- 9.1.2. Mitigation measures according to the environmental mitigation implementation schedule and the EIA were generally implemented by the Contractor. Hence, the EM&A programme was considered effective and shall be maintained.
- 9.1.3. The scheduled construction activities and the recommended mitigation measures for the coming 3 months are listed in **Table 9.1**. The construction programmes of individual activities are provided in [Appendix 9.1](#).

**Table 9.1 Construction Activities and Recommended Mitigation Measures in Coming Reporting Month**

Contract No.	Key Construction Works	Recommended Mitigation Measures
DC/2018/06	<ul style="list-style-type: none"> <li>• RC works</li> <li>• Pipe jacking</li> <li>• Sewage, utility and pipe works</li> <li>• Road works</li> <li>• ABWF works</li> <li>• ELS</li> </ul>	<ul style="list-style-type: none"> <li>• Implement proper dust mitigation measures on dusty surface, stockpiles and related dusty works</li> <li>• Implement proper measures to prevent excavated material, silt or debris being deposited or washed into existing drainage systems and waterbodies</li> <li>• Implement proper noise mitigation measures to prevent potential noise nuisances to nearby sensitive receivers</li> <li>• Proper maintenance of the on-site drainage system</li> <li>• Provision of protection to ensure no runoff out of site area or direct discharge into public drainage system</li> <li>• Good site practices should be adopted to check for any accumulation of waste materials on site and dispose waste materials at designated areas.</li> <li>• Segregate and store different types of waste to enhance reuse or recycling of materials and their proper disposal</li> <li>• Ensure all on-site regulated machines have displayed valid NRMM labels and the application of ULSD as fuel for diesel-powered machinery.</li> </ul>
DC/2018/07	<ul style="list-style-type: none"> <li>• RC works</li> <li>• ABWF works</li> </ul>	<ul style="list-style-type: none"> <li>• Implement proper dust mitigation measures on dusty surface and stockpiles</li> </ul>


Contract No.	Key Construction Works	Recommended Mitigation Measures
	<ul style="list-style-type: none"> <li>• Pile laying</li> </ul>	<ul style="list-style-type: none"> <li>• Implement proper measures to prevent excavated material, silt or debris being deposited or washed into existing drainage systems and waterbodies</li> <li>• Implement proper noise mitigation measures to prevent potential noise nuisances to nearby sensitive receivers, especially screening noise during piling related activities</li> <li>• Proper maintenance of the on-site drainage system</li> <li>• Provision of protection to ensure no runoff out of site area or direct discharge into public drainage system</li> <li>• Good site practices should be adopted to check for any accumulation of waste materials on site and dispose waste materials at designated areas.</li> <li>• Segregate and store different types of waste to enhance reuse or recycling of materials and their proper disposal.</li> <li>• Ensure all on-site regulated machines have displayed valid NRMM labels and the application of ULSD as fuel for diesel-powered machinery.</li> </ul>
DE/2018/03	<ul style="list-style-type: none"> <li>• Construction of Superstructure</li> <li>• Electrical Installation</li> <li>• MVAC Installation</li> <li>• Plumbing System Installation</li> <li>• MFA and AFA installation</li> <li>• SPR Installation</li> <li>• EOT and Monorail Installation</li> <li>• Bio-Gas Holding Tank Installation</li> <li>• Transportation and Installation of Steam Boiler System</li> <li>• Transportation and</li> </ul>	<ul style="list-style-type: none"> <li>• Implement proper noise mitigation measures to prevent potential noise nuisances to nearby sensitive receivers</li> <li>• Implement proper waste mitigation measures to prevent accidental leakage of chemical</li> <li>• Good site practices should be adopted to check for any accumulation of waste materials on site and dispose waste materials at designated areas.</li> <li>• Proper maintenance of the on-site drainage system</li> <li>• Segregate and store different types of waste to enhance reuse or recycling of materials and their proper disposal.</li> <li>• Ensure all on-site regulated machines have displayed valid NRMM labels and the application of ULSD as fuel for diesel-powered machinery.</li> </ul>

Contract No.	Key Construction Works	Recommended Mitigation Measures
	<p>Installation of THP System</p> <ul style="list-style-type: none"> <li>• Penstock and Stoplog Installation</li> <li>• Pipework Installation</li> <li>• Draft Tube Mixer Installation</li> </ul>	
DE/2018/04	<ul style="list-style-type: none"> <li>• Improvement works for Temporary Primary Sludge Thickener and its accessories.</li> <li>• E&amp;M &amp; civil works for Leachate Pre-treatment Plant at existing compressor house and BR No 3&amp;4.</li> <li>• E&amp;M works at Portion B-5, MFB1&amp;2.</li> <li>• E&amp;M works at Portion B-7, including DOU No.3A, Emergency Generator House and FS &amp; Sprinkler Pumping Room, Chemical System No.1, Street Fire Hydrant &amp; Booster Pump Room and Temporary Chemical System.</li> <li>• E&amp;M works at Portion B-4, BR 2A &amp; 2B.</li> </ul>	<ul style="list-style-type: none"> <li>• Good site practices should be adopted to check for any accumulation of waste materials on site and dispose waste materials at designated areas.</li> <li>• Segregate and store different types of waste to enhance reuse or recycling of materials and their proper disposal.</li> <li>• Implement proper dust mitigation measures during the demolition of existing compressor house.</li> <li>• Implement proper noise mitigation measures to prevent potential noise nuisances to nearby sensitive receivers.</li> <li>• Ensure all on-site regulated machines have displayed valid NRMM labels and the application of ULSD as fuel for diesel-powered machinery.</li> </ul>



## ***Figure 2.1***

# ***Project Layout***



LEGEND	
W1	INLET WORKS
W2	PRIMARY SEDIMENTATION TANK
W3	MBR PRETREATMENT SCREEN
W4	BIOREACTOR
W5	MEMBRANE BUILDING
W6	MBBR BUILDING
W7	DAF BUILDING
W8	FLOCCULATION TANK
W9	DISC FILTER
S1	SLUDGE DIGESTER
S2	SLUDGE DEWATERING BUILDING
S3	SIDESTREAM TREATMENT FACILITY
S4	THERMAL HYDROLYSIS PRETREATMENT FACILITY
S5	SLUDGE SKIP BUILDING
S6	AREA RESERVED FOR CO-DIGESTION RECEPTION AREA
A1	AIR BLOWER HOUSE
A2	DEODORIZATION SYSTEM
A3	GAS HOLDING TANK
A4	COMBINED HEAT & POWER BUILDING
A5	WASTE GAS BURNER
A6	UV SYSTEM
A7	ADMINISTRATION BUILDING
A8	BCM DEPOT
A9	CHEMICAL STORE
A10	E&M WORKSHOP
A11	CAR PARK
A12	AREA RESERVED FOR CLPP
A13	E&I WORKSHOP
A14	E&M STORAGE AREA
A15	LABORATORY
A16	CONTROL BUILDING
A17	ELECTRICAL ROOM
A18	E&I STORE ROOM
- - - - - SITE BOUNDARY OF SWHSTW FURTHER EXPANSION	
- - - - - SITE BOUNDARY OF EXISTING SWHSTW	
- - - - - WORK DONE BY ADVANCE WORKS CONTRACT	


Shek Wu Hui Effluent Polishing Plant  
General Site Layout Of SWHEPP

SCALE	As Shown	DATE	SEP 2019
CHECK	JM	DRAWN	SY
JOB No.		FIGURE NO.	1.1
		REV	-

## ***Figure 2.2***

# ***Project Organization Chart***






Shek Wu Hui Effluent Polishing Plant - <b>Project Organisation For Environmental Monitoring and Audit</b>	<b>SCALE</b>	N.T.S.	<b>DATE</b>	Sep 2019
	<b>CHECK</b>	JW	<b>DRAWN</b>	SY
	<b>JOB NO.</b>		<b>FIGURE NO.</b>	1.2

## ***Figure 4.1***

# ***Locations of Noise Monitoring Stations***

---



Shek Wu Hui Effluent Polishing Plant


Location of Noise Monitoring Stations

SCALE	1:4000@A4	DATE	SEP 2019	
CHECK	JM	DRAWN	SY	
JOB No.	MA19019	FIGURE NO.	3	REV
				-

## ***Figure 4.2***

# ***Locations of Air Quality Monitoring Stations***

---



**LEGEND**



Site Boundary of Shek Wu Hui Effluent Polishing Plant - Main Work Stage 1



Air Quality Monitoring Stations


Shek Wu Hui Effluent Polishing Plant -  
Location of Air Quality Monitoring Stations

SCALE	1:400@A4	DATE	SEP 2019
CHECK	JM	DRAWN	SY
JOB No.		FIGURE NO.	REV
		2	-

## ***Figure 4.3***

# ***Locations of Ecological Monitoring Stations***

---



- Legend**
- - - Project Site Boundary
  - — — Walk Transects
  - Point Count Locations

**PREPARED BY**  
*Lam Environmental Services Limited*  
 19/F Remex Centre  
 42 Wong Chuk Hang Road,  
 Hong Kong  
 Telephone: (852) 2882-3939  
 Facsimile: (852) 2882-3331  
 E-mail: [info@lamenviro.com](mailto:info@lamenviro.com)  
 Website: <http://www.lamenviro.com>

**CONTRACT NO.**  
**SPW 12/2021**

**PROJECT TITLE**  
**Shek Wu Hui Effluent Polishing  
 Plant - Main Works  
 Survey Location for Ecological  
 Monitoring**

SCALE <b>1:7500@A4</b>	DATE <b>Sept 2021</b>
DRAWN BY <b>AL</b>	CHECK BY <b>MC</b>
FIGURE NO. <b>1</b>	REVISION NO. <b>-</b>



## ***Appendix 2.1***

# ***Layout Plan of Construction Activities and Site Record Photos***

---





## Site Record Photos

---



**DC/2018/06**



SD&THP



CHP



SDB

**DC/2018/07**



BR2



MFB



PST



Inlet



**DE/2018/03**



Sidestream




Bio Gas Tank

**DE/2018/04**




Compressor House


# Portion C




# Portion A



# Portion B



Plot File by: GuoX 26/03/2019  
 PATH: P:\PROJECTS\60427128\Drawing\Contract\C21\00\0100\C2\_00\_1001.dwg  
 Project Management Initials: Designer: KYTM Checked: TLST Approved: ELIM  
 ISO A1 594mm x 841mm



**NOTES:**

1. DRAWINGS ARE NOT TO BE SCALED. ALL DIMENSIONS SHALL BE VERIFIED ON SITE PRIOR TO COMMENCEMENT OF CONSTRUCTION.
2. ALL LEVELS SHOWN ARE IN METERS AND REFER TO THE PRINCIPAL DATUM.
3. ALL CO-ORDINATES ARE IN ACCORDANCE WITH H.K. (1980) GEODETIC DATUM.
4. ALL DIMENSIONS ARE IN MILLIMETERS UNLESS OTHERWISE STATED.
5. ALL DETAILS SHOWING THE EXISTING CONDITIONS OF THE SITE INCLUDING ALL GROUND, STRUCTURES, ROAD, SERVICES, ETC. ARE INDICATIVE ONLY.
6. THE LOCATION, ORIENTATIONS, ALIGNMENT, SIZES, LEVELS AND DETAILS OF THE SEWAGE AND DRAINAGE WORKS, INCLUDING THE PIPES CONNECTION, MANHOLES, EXISTING PIPES TO BE CONNECTED, EXISTING MANHOLES TO BE MODIFIED, THE CONSTRUCTION METHOD SHOWN ON THIS SET OF DRAWINGS ARE INDICATIVE AND FOR TENDER PURPOSE ONLY.
7. EXACT TIE-IN WITH EXISTING FEATURES SHALL BE AGREED WITH THE SUPERVISOR.

**LEGEND:**

①	SITE BOUNDARY
②	UV SYSTEM NO. 1 & EFFLUENT PUMPING STATION NO. 1
③	SLUDGE DEWATERING BUILDING
④	COMBINED HEAT & POWER BUILDING
⑤	SLUDGE DIGESTER
⑥	WORKSHOP NO. 2
⑦	THERMAL HYDROLYSIS PRETREATMENT FACILITIES
⑧	BIOGAS HOLDING TANKS
⑨	WASTE GAS BURNER
⑩	SEWAGE PUMPING STATION
⑪	FERRIC CHLORIDE DOSING FACILITIES
⑫	WATER METER CABINET
⑬	H2S REMOVAL SYSTEM
⑭	UNDERPASS (PART)
⑮	GUARD HOUSE
⑯	TRANSFORMER AND SWITCHROOM
⑰	FIRE HYDRANT AND BOOSTER PUMP ROOM
⑱	DEODORIZATION SYSTEM NO. 11
⑲	DEODORIZATION SYSTEM NO. 12
⑳	PLANT SERVICES WATER SYSTEM
㉑	THP COOLERS PUMPING STATION
㉒	SIDESTREAM TREATMENT FACILITIES
㉓	SURPLUS ACTIVATED SLUDGE PUMPING STATION
㉔	EXISTING CONSOLIDATION HOUSE



**PROJECT**  
 SHEK WU HUI EFFLUENT POLISHING PLANT

**CONTRACT TITLE**  
 SHEK WU HUI EFFLUENT POLISHING PLANT - MAIN WORKS STAGE 1 - SIDESTREAM TREATMENT FACILITIES AND E&M WORKS FOR SLUDGE TREATMENT FACILITIES

**CLIENT**  
 渠務署  
 Drainage Services Department

**CONSULTANT**  
 AECOM Asia Company Ltd.  
 www.aecom.com

**SUB-CONSULTANTS**  
 分判工程師有限公司

**ISSUE/REVISION**

NO.	DATE	DESCRIPTION	CHK.
1	MAR. 19	TENDER DRAWING	TLST

**SCALE**  
 A1 1:1000

**DIMENSION UNIT**  
 METRES

**KEY PLAN**


**PROJECT NO.**  
 60427128

**CONTRACT NO.**  
 DE/2018/03

**SHEET TITLE**  
 SHEK WU HUI EFFLUENT POLISHING PLANT GENERAL LAYOUT PLAN

**SHEET NUMBER**  
 60427128/C2/00/1001

This drawing has been prepared for the use of AECOM's client. It may not be used, modified, reproduced or relied upon by third parties, except as agreed by AECOM or as required by law. AECOM accepts no responsibility, and denies any liability whatsoever, to any party that uses or relies on this drawing without AECOM's express written consent. All measurements must be obtained from the stated dimensions.



- 10 CHEMICAL SYSTEM NO. 1
- 11 EMERGENCY GENERATOR HOUSE
- 12 FS AND SPRINKLER PUMPING ROOM
- 13 CHEMICAL SYSTEM NO. 2
- 14 TEMPORARY FILTRATE LIFTING WELL AND EQUALISATION TANK
- 15 EXISTING PRIMARY SEDIMENTATION TANK NO.4
- 16 EXISTING PRIMARY SEDIMENTATION TANK NO.6
- 17 EXISTING SLUDGE PRESS HOUSE
- 18 EXISTING MBR FACILITIES BUILDING NO.1
- 19 STREET FIRE HYDRANT PUMP ROOM
- 20 FLOWMETER CHAMBER NO.1
- 21 FLOWMETER CHAMBER NO.2
- 22 FLOWMETER CHAMBER NO.3
- 23 FLOWMETER CHAMBER NO.4
- 24 GATE VALVE CHAMBER NO.1
- 25 GATE VALVE CHAMBER NO.2
- 26 GATE VALVE CHAMBER NO.3
- 27 PLUG VALVE CHAMBER NO.1
- 28 PLUG VALVE CHAMBER NO.2
- 29 EXISTING MAIN POWER HOUSE
- 30 RELOCATED DEODORISATION SYSTEM

**NOTES:**

1. DRAWINGS ARE NOT TO BE SCALED. ALL DIMENSIONS SHALL BE VERIFIED ON SITE PRIOR TO COMMENCEMENT OF CONSTRUCTION.
2. ALL LEVELS SHOWN ARE IN METERS AND REFER TO THE PRINCIPAL DATUM.
3. ALL CO-ORDINATES ARE IN ACCORDANCE WITH H.K. (1980) GEODETIC DATUM.
4. ALL DIMENSIONS ARE IN MILLIMETERS UNLESS OTHERWISE STATED.
5. ALL DETAILS SHOWING THE EXISTING CONDITIONS OF THE SITE INCLUDING ALL GROUND, STRUCTURES, ROAD, SERVICES, ETC. ARE INDICATIVE ONLY.
6. THE LOCATION, ORIENTATIONS, ALIGNMENT, SIZES, LEVELS AND DETAILS OF THE SEWAGE AND DRAINAGE WORKS, INCLUDING THE PIPES CONNECTION, MANHOLES, EXISTING PIPES TO BE CONNECTED, EXISTING MANHOLES TO BE MODIFIED, THE CONSTRUCTION METHOD SHOWN ON THIS SET OF DRAWINGS ARE INDICATIVE AND FOR TENDER PURPOSE ONLY.
7. EXACT TIE-IN WITH EXISTING FEATURES SHALL BE AGREED WITH THE SUPERVISOR.

- LEGEND:**
- 1 SITE BOUNDARY
  - 2 INLET WORKS NO.1
  - 3 PRIMARY SEDIMENTATION TANKS NO.1 - 4
  - 4 BIOREACTOR NO. 2A & 2B
  - 5 MEMBRANE FACILITIES BUILDING NO.2
  - 6 TEMPORARY CHEMICAL DOSING SYSTEM
  - 7 DEODORISATION SYSTEM NO.1
  - 8 DEODORISATION SYSTEM NO.2A
  - 9 DEODORISATION SYSTEM NO.3A
  - 10 DEODORISATION SYSTEM NO.3B



**PROJECT**  
 SHEK WU HUI EFFLUENT POLISHING PLANT

CONTRACT TITLE  
 SHEK WU HUI EFFLUENT POLISHING PLANT - MAIN WORKS STAGE 1 - E&M WORKS FOR SEWAGE TREATMENT FACILITIES

**CLIENT**  
 渠務署  
 Drainage Services Department

**CONSULTANT**  
 土亞顧問公司  
 AECOM Asia Company Ltd.  
 www.aecom.com

**SUB-CONSULTANTS**  
 分判工程師有限公司

**ISSUE/REVISION**

REV	DATE	DESCRIPTION	CHK.
B	AUG. 19	TENDER ADDENDUM NO. 3	TLST
A	JUL. 19	TENDER ADDENDUM NO. 2	TLST
-	APR. 19	TENDER DRAWING	TLST

**STATUS**  
 階段

**SCALE**  
 比例  
 A1 1 : 1000

**DIMENSION UNIT**  
 尺寸單位  
 METRES

**KEY PLAN**  
 索引圖

**PROJECT NO.**  
 項目編號  
 60427128

**CONTRACT NO.**  
 合約編號  
 DE/2018/04

**SHEET TITLE**  
 圖紙名稱  
 GENERAL LAYOUT PLAN

**SHEET NUMBER**  
 圖紙編號  
 60427128/C4/00/1001B

This drawing has been prepared for the use of AECOM's client. It may not be used, modified, reproduced or relied upon by third parties, except as agreed by AECOM or as required by law. AECOM accepts no responsibility, and denies any liability whatsoever, for any party that uses or relies on this drawing without AECOM's express written consent. Do not scale this document. All measurements must be obtained from the stated dimensions.

use of key pme: 0

E&M works at Portion B-7, including DOU No.3A, Emergency Generator House and FS & Sprinkler Pumping Room and Temporary Chemical System.

E&M & civil works for Leachate Pre-treatment Plant at existing compressor house & BR No 3&4.

Temporary Primary Sludge Thickener Improvement Works for Temporary Primary Sludge Thickener and its accessories

E&M works at Portion B-5, MFB2





## ***Appendix 3.1***

# ***Environmental Mitigation Implementation Schedule***

---

### Appendix 3.1 Environmental Mitigation Implementation Schedule

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	What requirements or standards for the measure to achieve	Remark
<b>Air Quality Monitoring</b>							
S2.4.1.3	Dust suppression measures stipulated in the Air Pollution Control (Construction Dust) Regulation and good site practices:						
	<ul style="list-style-type: none"> <li>Any excavated or stockpile of dusty material should be covered entirely by impervious sheeting or sprayed with water to maintain the entire surface wet and then removed or backfilled or reinstated where practicable within 24 hours of the excavation or unloading;</li> </ul>	To minimize the dust impact	Contractor	Work Sites	Construction phase of Main Works Stage 1, Stage 2 and Stage 3	Air Pollution Control Ordinance (APCO) and Air Pollution Control (Construction Dust)	^
	<ul style="list-style-type: none"> <li>Any dusty material remaining after a stockpile is removed should be wetted with water and cleared from the surface of roads;</li> </ul>						^
	<ul style="list-style-type: none"> <li>A stockpile of dusty material should not be extended beyond the pedestrian barriers, fencing or traffic cones;</li> </ul>						^
	<ul style="list-style-type: none"> <li>The load of dusty materials on a vehicle leaving a construction site should be covered entirely by impervious sheeting to ensure that the dusty materials do not leak from the vehicle;</li> </ul>						^
	<ul style="list-style-type: none"> <li>Where practicable, vehicle washing facilities with high pressure water jet should be provided at every discernible or designated vehicle exit point. The area where vehicle washing takes place and the road section between the washing facilities and the exit point should be paved with concrete, bituminous materials or hardcores;</li> </ul>						^

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	What requirements or standards for the measure to achieve	Remark
	<ul style="list-style-type: none"> <li>When there are open excavation and reinstatement works, hoarding of not less than 2.4m high should be provided as far as practicable along the site boundary with provision for public crossing. Good site practice shall also be adopted by the Contractor to ensure the conditions of the hoardings are properly maintained throughout the construction period.</li> </ul>						^
	<ul style="list-style-type: none"> <li>The portion of any road leading only to construction site that is within 30m of a vehicle entrance or exit should be kept clear of dusty materials;</li> </ul>						^
	<ul style="list-style-type: none"> <li>Surfaces where any pneumatic or power-driven drilling, cutting, polishing or other mechanical breaking operation takes place should be sprayed with water or a dust suppression chemical continuously;</li> </ul>						^
	<ul style="list-style-type: none"> <li>Any area that involves demolition activities should be sprayed with water or a dust suppression chemical immediately prior to, during and immediately after the activities so as to maintain the entire surface wet;</li> </ul>						^
	<ul style="list-style-type: none"> <li>Where a scaffolding is erected around the perimeter of a building under construction, effective dust screens, sheeting or netting should be provided to enclose the scaffolding from the ground floor level of the building, or a canopy should be provided from the first floor level up to the highest level of the scaffolding;</li> </ul>						^
	<ul style="list-style-type: none"> <li>Any skip hoist for material transport should be totally enclosed by impervious sheeting;</li> </ul>						^
	<ul style="list-style-type: none"> <li>Every stock of more than 20 bags of cement or dry pulverised fuel ash (PFA) should be covered entirely by impervious sheeting or placed in an area sheltered on the top and the 3 sides;</li> </ul>						^
	<ul style="list-style-type: none"> <li>Cement or dry PFA delivered in bulk should be stored in a closed silo fitted with an audible high level alarm which is interlocked with the material filling line and no overfilling is allowed;</li> </ul>						^

	<ul style="list-style-type: none"> <li>• Loading, unloading, transfer, handling or storage of bulk cement or dry PFA should be carried out in a totally enclosed system or facility, and any vent or exhaust should be fitted with an effective fabric filter or equivalent air pollution control system; and</li> </ul>						^
	<ul style="list-style-type: none"> <li>• Exposed earth should be properly treated by compaction, turfing, hydroseeding, vegetation planting or sealing with latex, vinyl, bitumen, shortcrete or other suitable surface stabiliser within six months after the last construction activity on the construction site or part of the construction site where the exposed earth lies</li> </ul>						^

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	What requirements or standards for the measure to achieve	Remark
<b>Noise Impact</b>							
S3.4.1.1	Use of movable barrier, enclosure, acoustic mat and quiet plant. Use of wooden frames barrier with a small-cantilevered upper portion of superficial density not less than 14kg/m <sup>2</sup> on a skid footing with 25mm thick internal sound absorptive lining.	To minimize construction noise impact arising from the Project at the affected noise sensitive receivers (NSRs)	Contractor	Work Sites	Construction phase of Main Works Stage 1, Stage 2 and Stage 3	EIAO-TM, Noise Control Ordinance (NCO)	^
S3.4.1.2	<p>Good Site Practice:</p> <ul style="list-style-type: none"> <li>Only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction program.</li> <li>Silencers or mufflers on construction equipment should be utilized and should be properly maintained during the construction program.</li> <li>Mobile plant, if any, should be sited as far away from NSRs as possible.</li> <li>Machines and plant (such as trucks) that may be in intermittent use should be shut down between works periods or should be throttled down to a minimum.</li> <li>Plant known to emit noise strongly in one direction should, wherever possible, be orientated so that the noise is directed away from the nearby NSRs.</li> <li>Material stockpiles and other structures should be effectively utilized, wherever practicable, in screening noise from on-site construction activities.</li> </ul>	To minimize construction noise impact arising from the Project at the affected NSRs	Contractor	Work Sites	Construction phase of Main Works Stage 1, Stage 2 and Stage 3	EIAO-TM, NCO	^ ^ ^ ^ ^

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	What requirements or standards for the measure to achieve	Remark
<b>Ecological Impact</b>							
S4.2.1.1	Solid dull green noise/visual barriers of at least 2m high shall be erected and maintained between active works area and all areas of ecological importance.	Minimize noise and human disturbances during construction phase.	Contractor	Work Sites	Construction phase of Main Works Stage 1, Stage 2 and Stage 3	EIAO-TM	^
S4.2.1.2	Avoid unnecessary lighting.	Minimize mortality impacts on birds.	Design / Contractor/ Plant Operator	Work Sites	Construction and operation phase of Main Works Stage 1, Stage 2 and Stage 3	EIAO-TM	^
S4.2.1.3	Good construction site practice to minimise dust generation should be followed on all construction sites. Measures to avoid, minimise and mitigate impacts on air quality are detailed in this schedule.	Minimize dust generation from construction sites.	Contractor	Work Sites	Construction phase of Main Works Stage 1, Stage 2 and Stage 3	EIAO-TM	^
S4.2.1.4	The following measures to avoid, minimise and mitigate impact on water quality during construction phase shall be implemented						
	<ul style="list-style-type: none"> <li>Temporary sewerage and drainage to be designed and installed to collect wastewater and prevent it from entering water bodies;</li> </ul>	Avoid, minimise and mitigate impact on water quality	Contractor	Work Sites	Construction phase of Main Works Stage 1, Stage 2 and Stage 3	EIAO-TM	^
	<ul style="list-style-type: none"> <li>Proper locations well away from nearby water bodies should be used for temporary storage of materials (i.e. equipment, filling materials, chemicals and fuel) and temporary stockpiles of construction debris and spoil, and these should be identified before commencement of works;</li> </ul>						^
	<ul style="list-style-type: none"> <li>To prevent muddy water entering nearby water bodies, work sites close to nearby water bodies should be isolated, using such items as sandbags or silt curtains with lead edge at bottom and properly supported props. Other protective measures should also be taken to ensure that no pollution or siltation occurs to the water gathering grounds of the work sites;</li> </ul>						^



EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	What requirements or standards for the measure to achieve	Remark
	<ul style="list-style-type: none"> <li>Vehicles containing any excavated materials should be suitably covered to limit potential dust emissions or contaminated run-off, and truck bodies and tailgates should be sealed to prevent discharge during transport or during wet season;</li> </ul>						^
	<ul style="list-style-type: none"> <li>Speed control for the trucks carrying contaminated materials should be enforced;</li> </ul>						^
	<ul style="list-style-type: none"> <li>Vehicle wheel washing facilities at construction sites' exit points should be established and used, where necessary; and</li> </ul>						^
	<ul style="list-style-type: none"> <li>Other measures as detailed in this schedule.</li> </ul>						^



EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	What requirements or standards for the measure to achieve	Remark
<b>Water Quality Impact</b>							
S5.2.2.1	<b>Construction Site Runoff</b> Practices and measures provided in the Practice Note for Professional Persons on Construction Site Drainage, (PROPECC PN1/94) should be followed where applicable.	Control construction runoff	Contractors	Work Sites	Construction phase of Main Works Stage 1, Stage 2 and Stage 3	EIAO-TM, WPCO, EIAO	*
S5.2.2.2 – S5.2.2.3	<b>Sewage from Workforce</b> <ul style="list-style-type: none"> <li>Portable chemical toilets and sewage holding tanks should be provided for handling the construction sewage generated by the workforce. A licensed Contractor should be employed to provide appropriate and adequate portable toilets and be responsible for appropriate disposal and maintenance;</li> <li>Notices should be posted at conspicuous locations to remind the workers not to discharge any sewage or wastewater into the nearby environment during the construction phase of the Project. Regular environmental audit on construction site should be conducted in order to provide an effective control of any malpractices and achieve continual improvement of environmental performance on site. It is anticipated that sewage generation during the construction phase of the Project would not cause water quality impact after undertaking all required measures</li> </ul>	Handling of site sewage	Contractors	Work Sites	Construction phase of Main Works Stage 1, Stage 2 and Stage 3	EIAO-TM, WPCO, EIAO	^  ^



EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	What requirements or standards for the measure to achieve	Remark
S6.2.4.1	Storage, Collection and Transportation of Waste Should any temporary storage or stockpiling of waste is required, recommendations to minimize the impacts include:	Minimize waste impacts arising from waste storage	Contractor	Work Sites	Construction phase of Main Works Stage 1, Stage 2 and Stage 3	WDO	^
	<ul style="list-style-type: none"> <li>Waste, such as soil, should be handled and stored well to ensure secure containment, thus minimizing the potential of pollution;</li> </ul>						^
	<ul style="list-style-type: none"> <li>Stockpiling area should be provided with covers and water spraying system to prevent materials from windblown or being washed away; and</li> </ul>						^
	<ul style="list-style-type: none"> <li>Different locations should be designated to stockpile each material to enhance reuse.</li> </ul>						^
S6.2.4.2	Storage, Collection and Transportation of Waste (con't)	Minimize waste impacts arising from waste storage	Contractor	Work Sites	Construction phase of Main Works Stage 1, Stage 2 and Stage 3	WDO	^
	<ul style="list-style-type: none"> <li>Remove waste in timely manner;</li> </ul>						^
	<ul style="list-style-type: none"> <li>Employ the trucks with cover or enclosed containers for waste transportation;</li> </ul>						^
	<ul style="list-style-type: none"> <li>Obtain relevant waste disposal permits from the appropriate authorities; and</li> </ul>						^
S6.2.5.2	C&D Materials from Site Formation	Minimize waste impacts arising from waste storage	Contractor	Work Sites	Construction phase of Main Works Stage 1, Stage 2 and Stage 3	Land (Miscellaneous Provisions) Ordinance, WDO, ETWB TCW No. 19/2005	^
	<ul style="list-style-type: none"> <li>Maintain temporary stockpiles and reuse excavated fill material for backfilling;</li> </ul>						^
	<ul style="list-style-type: none"> <li>Carry out on-site sorting;</li> </ul>						^
	<ul style="list-style-type: none"> <li>Make provisions in the Contract documents to allow and promote the use of recycled aggregates where appropriate;</li> </ul>						^
	<ul style="list-style-type: none"> <li>Adopt "selective demolition" technique to demolish the existing structure and facilities with a view to recovering broken concrete effectively for recycling purpose, where possible; and</li> </ul>						^
S6.2.5.3	C&D Material from Buildings Demolition and New Building Construction						

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	What requirements or standards for the measure to achieve	Remark
	<ul style="list-style-type: none"> <li>The Contractor should recycle as much as possible of the C&amp;DM on-site. Public fill and C&amp;DM waste should be segregated and stored in different containers or skips to enhance reuse or recycling of materials and their proper disposal. For example, concrete and masonry can be crushed and used as fill, and steel reinforcing bar can be used by scrap steel mills. Different areas of the work sites should be designated for such segregation and storage.</li> </ul>	Minimize waste impacts arising from waste storage	Contractor	Work Sites	Construction phase of Main Works Stage 1, Stage 2 and Stage 3	Land (Miscellaneous Provisions) Ordinance, WDO, ETWB TCW No. 19/2005	^
<ul style="list-style-type: none"> <li>The use of wooden hoardings shall not be allowed. An alternative material, such as metal, aluminium or alloy etc, could be used.</li> </ul>	^						
<ul style="list-style-type: none"> <li>Government has developed a charging policy for the disposal of waste to landfill at present. It will provide additional incentive to reduce the volume of generated waste and ensure proper segregation to allow reuse of the inert material on site when implemented.</li> </ul>	^						
<ul style="list-style-type: none"> <li>In order to minimize the impacts of the demolition works, the generated wastes must be cleared as quickly as possible after demolition. Therefore, the demolition and clearance works should be undertaken simultaneously. To facilitate proper segregation of inert and non-inert C&amp;D material arising from demolition works, selective demolition method should be adopted.</li> </ul>	^						
S6.2.5.4	Chemical Waste						
	<ul style="list-style-type: none"> <li>If chemical wastes are produced at the construction site, the Contractors should register with EPD as chemical waste producers.</li> </ul>	Control the chemical waste and ensure proper storage, handling and disposal	Contractor	Work Sites	Construction phase of Main Works Stage 1, Stage 2 and Stage 3	Waste Disposal (Chemical Waste General) Regulation, Code of Practice on the Packaging, Labelling and Storage of Chemical Waste	^
	<ul style="list-style-type: none"> <li>Chemical wastes should be stored in appropriate containers and collected by a licensed chemical waste contractor. Chemical wastes (e.g. spent lubricant oil) should be recycled at an appropriate facility as far as possible, while the chemical waste that cannot be recycled should be disposed of at either the Chemical Waste Treatment Centre, or another licensed facility, in accordance with the Waste Disposal (Chemical Waste) (General) Regulation.</li> </ul>						^
S6.2.5.5	General Refuse						

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	What requirements or standards for the measure to achieve	Remark
	<ul style="list-style-type: none"> <li>• General refuse should be stored in enclosed bins separately from construction and chemical wastes.</li> <li>• Recycling bins should also be placed to encourage recycling.</li> <li>• Preferably enclosed and covered areas should be provided for general refuse collection and routine cleaning for these areas should also be implemented to keep areas clean.</li> <li>• A reputable waste collector should be employed to remove general refuse on a daily basis.</li> </ul>	Minimize production of the general refuse and avoid odour, pest and litter impacts	Contractor	Work Sites	Construction phase of Main Works Stage 1, Stage 2 and Stage 3	Waste Disposal (Chemical Waste General) Regulation	^ ^ ^ ^

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	What requirements or standards for the measure to achieve	Remark
<b>Landscape and Visual</b>							
S7.3.1.1	<p>Good Site Practices Measures</p> <ul style="list-style-type: none"> <li>For areas unavoidably disturbed by the Project on a short term basis e.g. works areas, the general principle to try and restore these to their former state to suit future land use, should be adhered to.</li> <li>With regard to topsoil, where identified, it should be stripped, treated appropriately, and where suitable and practical stored for re-use in the construction of the soft landscape works such as roadside amenity strips, and open space sites.</li> </ul>	Minimize the impact to the landscape and visual	Contractor	Work Sites	Prior to construction and construction phase		N/A
							N/A
S7.3.2.1	<p>MM4 - Tree Protection &amp; Preservation</p> <ul style="list-style-type: none"> <li>Existing trees to be retained within the Project Site should be carefully protected during construction. In particular Old and Valuable Trees (OVTs) will be preserved according to ETWB TC (Works) No. 29/2004. Detailed Tree Protection Specification shall be provided in the Contract Specification. Under this specification, the Contractor shall be required to submit, for approval, a detailed working method statement for the protection of trees prior to undertaking any works adjacent to all retained trees, including trees in Contractor's works areas. A detailed tree survey will be carried out for the Tree Removal Application (TRA) process which will be carried out at the later detailed design stage of the Project. The detailed tree survey will propose which trees should be retained, transplanted or felled and will include details of tree protection measures for those trees to be retained.</li> </ul>	Protect and Preserve Trees	Designer / Contractor	Work Sites	Prior to construction and construction phase	ETWB TCW No. 29/2004 and DEVB TC(W) No.7/2015	*

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	What requirements or standards for the measure to achieve	Remark
S7.3.2.1	<p>MM5 - Tree Transplantation</p> <ul style="list-style-type: none"> <li>Trees unavoidably affected by the Project works should be transplanted where practical. Trees should be transplanted straight to their final receptor site and not held in a temporary nursery as far as possible. A detailed Tree Transplanting Specification shall be provided in the Contract Specification, where applicable. Sufficient time for necessary tree root and crown preparation periods shall be allowed in the project programme. A detailed transplanting proposal will be submitted to relevant government departments for approval in accordance with ETWBTC No. 2/2004 and DEVB TC(W) No. 7/2015 and final locations of transplanted trees should be agreed prior to commencement of the work. For trees associated with highways e.g. roadside planting along highways, that are unavoidably affected and should be transplanted, HyD HQ/GN/13 'Interim Guidelines for Tree Transplanting Works under Highways Department's Vegetation Maintenance Ambit' should be referred to.</li> </ul>	Transplant Trees where suitable for transplantation	Designer / Contractor	Work Sites where possible. Otherwise consider offsite locations	Prior to construction, construction phase and operation phase	DEVB TC(W) No. 7/2015 and ETWB TCW No.2/2004 HyD HQ/GN/13 Interim Guidelines for Tree Transplanting Works under Highways Department's Vegetation Maintenance Ambit	N/A
S7.3.2.1	<p>MM6 - Slope Landscaping</p> <ul style="list-style-type: none"> <li>Site formation should be reduced as far as possible. Hydroseeding of modified slopes should be done as soon as grading works are completed to prevent erosion and subsequent loss of landscape resources and character. Woodland tree seedlings and/or shrubs should be planted where slope gradient and site conditions allow.</li> <li>In addition, landscape planting should be provided for the retaining structures associated with modified slopes where conditions allow. All slope landscaping</li> </ul>	To avoid substantial slope cutting and fill slopes. To prevent erosion and subsequent loss of landscape resources and character. To ensure manmade slopes are as visually amenable as possible.	Designer / Contractor	Work Sites	Prior to construction, construction phase and operation phase	GEO Publication (1999) - Use of Vegetation as Surface Protection on Slope; GEO Publication No. 1/2011- Technical Guidelines on Landscape Treatment for Slopes	N/A
S7.3.2.1	MM7 - Compensatory Planting						

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	What requirements or standards for the measure to achieve	Remark
	<ul style="list-style-type: none"> <li>Compensatory tree planting for felled trees shall be provided to the satisfaction of relevant Government departments. Required numbers and locations of compensatory trees shall be determined and agreed separately with Government during the Tree Removal Application process under DEVB TC(W) No. 7/2015.</li> <li>Compensatory planting is proposed at the potential open areas such as open spaces, amenity areas, open areas of the streetscapes, as well as the open areas within development lots.</li> <li>Compensatory planting for shrubs should be considered in suitable locations. Native species such as <i>Melastoma malabathricum</i>, <i>Diospyros vaccinioides</i>, <i>Gardenia jasminoides</i>, <i>Ixora chinensis</i>, <i>Ligustrum sinense</i>, <i>Litsea rotundifolia</i>, <i>Melastoma dodecandrum</i>, <i>Atalantia buxifolia</i>, <i>Rhodomyrtus tomentosa</i>, <i>Rhaphiolepis indica</i>, and <i>Rhododendron simsii</i> are suggested.</li> </ul>	Compensate for trees and shrubs lost due to the Project	Designer / Contractor	Work Sites where possible. Otherwise consider offsite locations	Prior to construction, construction phase and operation phase	DEVB TC(W) No. 7/2015 and ETWB TCW No. 2/2004	N/A
							N/A
							N/A
S7.3.2.1	<b>MM9 - Vertical Greening</b> <ul style="list-style-type: none"> <li>Planting of climbers to grow up vertical surfaces were appropriate.</li> </ul>	Soften hard surfaces and facilities	Designer / Contractor	On appropriate structures	Prior to construction, construction phase and operation phase	ETWB TCW No.11/2004 – Cyber Manual for Greening	N/A
S7.3.2.1	<b>MM10 - Green Roof</b> <ul style="list-style-type: none"> <li>Roof greening where appropriate should be established on proposed buildings as per the guidelines stated. These guidelines provide further details including information regarding structural loading, design, maintenance, etc. considerations as well as providing information on what types of plants might be suitable.</li> </ul>	Reduce exposure to untreated concrete surfaces and particularly mitigate visual impact to visually sensitive receivers (VSRs) at high levels. Provide greening	Designer / Contractor	On appropriate buildings	Prior to construction, construction phase and operation phase	CIBSE HK Branch, Technical Guidelines for Green Roof Systems in Hong Kong (2011); ArchSD/Urbis Study on Green Roof Application in HK (2007)	N/A



EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	What requirements or standards for the measure to achieve	Remark
S7.3.2.1	<p>MM11 - Screen Planting</p> <ul style="list-style-type: none"> <li>Tall screen/buffer trees and shrubs should be planted. This measure may additionally form part of the compensatory planting.</li> </ul>	To screen proposed structures such as roads and buildings. Improve compatibility with the surrounding environment and create a pleasant pedestrian environment	Designer / Contractor	Along roads, around suitable built structures, or around VSRs to contain their view out to the structures.	Prior to construction, construction phase and operation phase	ETWB TCW No. 10/2013 and 3/2006	N/A
S7.3.2.1	<p>MM16 - Screen Hoarding</p> <ul style="list-style-type: none"> <li>Screen hoarding shall be erected along areas of the construction works site boundary where the works site borders publically accessible routes and/or is close to visually sensitive receivers (VSRs). It is proposed that the screening be compatible with the surrounding environment and where possible, non-reflective, recessive colours be used. Any works areas near the ecological sensitive areas should erect 2m high dull green site boundary fence. Details can refer to the ecological impact assessment. [Chapter 13 of the EIA Report of NENT NDAs (Register No. AEIAR-175- 2013)]</li> </ul>	To screen undesirable views of the works site.	Designer	Work Sites	Construction phase		N/A
S7.3.2.1	<p>MM17 - Light Control</p> <ul style="list-style-type: none"> <li>Construction day and night time lighting should be controlled to minimize glare impact to adjacent VSRs during the Construction phase. Street and night time lighting shall also be controlled to minimize glare impact to adjacent VSRs during the operation phase.</li> </ul>	To minimize glare impact to adjacent VSRs.	Designer / Contractor	Work Sites and/or the Plant	Construction phase and operation phase		N/A

Remarks:

- ^ Implemented
- \* To be followed-up by Contractor
- # Not Implemented
- N/A Not Applicable



## ***Appendix 4.1***

### ***Action and Limit Level***



## Action and Limit Levels

### Air Quality Monitoring

Monitoring Station	1-hour TSP Level in $\mu\text{g}/\text{m}^3$		24-hour TSP Level in $\mu\text{g}/\text{m}^3$	
	Action Level	Limit Level	Action Level	Limit Level
AM1	320	500	189	260
AM2	322	500	187	260

### Noise Monitoring

Monitoring Stations	Leq(30min),dB(A)	
	Action Level (dB(A))	Limit Level (dB(A))
NM1	When one documented complaint is received	75*
NM2		
NM3		

\*Notes: (1) If works are to be carried out during restricted hours, the conditions stipulated in the Construction Noise Permit (CNP) used by the Noise Control Authority should be followed.

(2) The limit level shall be 70 dB(A) and 65 dB(A) for educational institute during normal teaching periods and school examination periods, respectively.

### Ecological Monitoring of Waterbirds using Ng Tung, Sheung Yue and Shek Sheung Rivers during Construction Phase

Action Level	Limit Level
Decline in numbers of all waterbird species relative to numbers during Baseline Monitoring such that Action Level response is triggered.	Decline in numbers of all waterbird species relative to numbers during Baseline Monitoring such that the Limit Level response is triggered.
Decline in numbers of any one waterbird species occurring in significant numbers* during Baseline Monitoring such that the Action Level Response is triggered.	Decline in numbers of any one waterbird species occurring in significant numbers* during Baseline Monitoring such that the Limit Level response is triggered.

\*Note: Whether numbers are significant depend on species and season after collection and evaluation of baseline data.



## ***Appendix 4.2***

### ***Copies of Calibration Certificates***

# Certificate of Calibration

Calibration Certification Information			
Cal. Date: March 31, 2023	Rootsmeter S/N: 438320	Ta: 294	°K
Operator: Jim Tisch		Pa: 749.0	mm Hg
Calibration Model #: TE-5025A	Calibrator S/N: <b>3166</b>		

Run	Vol. Init (m3)	Vol. Final (m3)	ΔVol. (m3)	ΔTime (min)	ΔP (mm Hg)	ΔH (in H2O)
1	1	2	1	1.4500	3.2	2.00
2	3	4	1	1.0210	6.4	4.00
3	5	6	1	0.9120	8.0	5.00
4	7	8	1	0.8710	8.8	5.50
5	9	10	1	0.7170	12.8	8.00

Data Tabulation					
Vstd (m3)	Qstd (x-axis)	$\sqrt{\Delta H \left( \frac{Pa}{Pstd} \right) \left( \frac{Tstd}{Ta} \right)}$ (y-axis)	Va	Qa (x-axis)	$\sqrt{\Delta H (Ta/Pa)}$ (y-axis)
0.9947	0.6860	1.4135	0.9957	0.6867	0.8860
0.9905	0.9701	1.9990	0.9915	0.9711	1.2530
0.9883	1.0837	2.2349	0.9893	1.0848	1.4009
0.9873	1.1335	2.3440	0.9883	1.1346	1.4693
0.9819	1.3695	2.8270	0.9829	1.3709	1.7720
<b>QSTD</b>	m=	<b>2.07036</b>	<b>QA</b>	m=	<b>1.29643</b>
	b=	<b>-0.00719</b>		b=	<b>-0.00451</b>
	r=	<b>0.99999</b>		r=	<b>0.99999</b>

Calculations	
Vstd= $\Delta Vol \left( \frac{Pa - \Delta P}{Pstd} \right) \left( \frac{Tstd}{Ta} \right)$	Va= $\Delta Vol \left( \frac{Pa - \Delta P}{Pa} \right)$
Qstd= Vstd/ΔTime	Qa= Va/ΔTime
<b>For subsequent flow rate calculations:</b>	
Qstd= $1/m \left( \left( \sqrt{\Delta H \left( \frac{Pa}{Pstd} \right) \left( \frac{Tstd}{Ta} \right)} \right) - b \right)$	Qa= $1/m \left( \left( \sqrt{\Delta H (Ta/Pa)} \right) - b \right)$

Standard Conditions	
Tstd:	298.15 °K
Pstd:	760 mm Hg
<b>Key</b>	
ΔH: calibrator manometer reading (in H2O)	
ΔP: rootsmeter manometer reading (mm Hg)	
Ta: actual absolute temperature (°K)	
Pa: actual barometric pressure (mm Hg)	
b: intercept	
m: slope	

RECALIBRATION
US EPA recommends annual recalibration per 1998 40 Code of Federal Regulations Part 50 to 51, Appendix B to Part 50, Reference Method for the Determination of Suspended Particulate Matter in the Atmosphere, 9.2.17, page 30



Lam Environmental Services Limited

**Calibration Data for High Volume Sampler (TSP Sampler)**

Location : AM1a\* Calibration Date : 10-Jul-23  
 Equipment no. : 2036 Calibration Due Date : 9-Sep-23

**CALIBRATION OF CONTINUOUS FLOW RECORDER**

Ambient Condition			
Temperature, T <sub>a</sub>	304	Kelvin	Pressure, P <sub>a</sub>
			1009 mmHg

Orifice Transfer Standard Information					
Equipment No.	3166	Slope, m <sub>c</sub>	2.07036	Intercept, b <sub>c</sub>	-0.00719
Last Calibration Date	31-Mar-23	$(H \times P_a / 1013.3 \times 298 / T_a)^{1/2}$ $= m_c \times Q_{std} + b_c$			
Next Calibration Date	30-Mar-24				

Calibration of TSP						
Calibration Point	Manometer Reading			Q <sub>std</sub> (m <sup>3</sup> / min.) X-axis	Continuous Flow Recorder, W (CFM)	IC (W(P <sub>a</sub> /1013.3x298/T <sub>a</sub> ) <sup>1/2</sup> /35.31) Y-axis
	(up)	(down)	(difference)			
1	1.8	1.8	3.6	0.9089	29	28.6514
2	2.7	2.7	5.4	1.1124	36	35.5673
3	3.9	3.9	7.8	1.3362	44	43.4711
4	5.5	5.5	11.0	1.5862	55	54.3389
5	6.5	6.5	13.0	1.7240	60	59.2788

By Linear Regression of Y on X

Slope, m = 38.0639 Intercept, b = -6.4985  
 Correlation Coefficient\* = 0.9989  
 Calibration Accepted = Yes/No\*\*

\* if Correlation Coefficient &lt; 0.990, check and recalibration again.

\*\* Delete as appropriate.

Remarks : Serial No.:2036

Calibrated by : William Cheung Checked by : Derek Lo  
 Date : 10-Jul-23 Date : 10-Jul-23



Lam Environmental Services Limited

**Calibration Data for High Volume Sampler (TSP Sampler)**

Location : AM2a  
 Equipment no. : 774

Calibration Date : 10-Jul-23  
 Calibration Due Date : 9-Sep-23

**CALIBRATION OF CONTINUOUS FLOW RECORDER**

Ambient Condition			
Temperature, T <sub>a</sub>	304	Kelvin	Pressure, P <sub>a</sub>
			1009 mmHg

Orifice Transfer Standard Information					
Equipment No.	3166	Slope, m <sub>c</sub>	2.07036	Intercept, b <sub>c</sub>	-0.00719
Last Calibration Date	31-Mar-23	$(H \times P_a / 1013.3 \times 298 / T_a)^{1/2}$ $= m_c \times Q_{std} + b_c$			
Next Calibration Date	30-Mar-24				

Calibration of TSP						
Calibration Point	Manometer Reading			Q <sub>std</sub> (m <sup>3</sup> / min.) X-axis	Continuous Flow Recorder, W (CFM)	IC (W(P <sub>a</sub> /1013.3x298/T <sub>a</sub> ) <sup>1/2</sup> /35.31) Y-axis
	(up)	(down)	(difference)			
1	1.6	1.6	3.2	0.8571	24	23.7115
2	2.0	2.0	4.0	0.9579	30	29.6394
3	2.9	2.9	5.8	1.1527	38	37.5432
4	4.0	4.0	8.0	1.3532	44	43.4711
5	5.0	5.0	10.0	1.5125	50	49.3990

By Linear Regression of Y on X

Slope, m = 37.8822      Intercept, b = -7.4439  
 Correlation Coefficient\* = 0.9948  
 Calibration Accepted = Yes/No\*\*

\* if Correlation Coefficient &lt; 0.990, check and recalibration again.

\*\* Delete as appropriate.

Remarks : Serial No.:774

Calibrated by : William Cheung  
 Date : 10-Jul-23

Checked by : Derek Lo  
 Date : 10-Jul-23

# Certificate of Calibration

BT-645  
Particulate Monitor

*Recommended calibration interval is 24 months from first day of use.*

## Unit Info

Model: BT-645 81865 Firmware Rev: 1.3.0  
Serial Number: C15622 81113 0.2.4  
Calibrated By: J. Walker AT28 Cal. Date: 07/07/2022  
Quality Inspector: Coni Chuske Date: 07/07/2022  
Calibration Hz/ $\mu\text{g}/\text{m}^3$ : 7.10

## Final Test

Flow (2.0 L/M): Pass Ambient T (C) 23.8  
RH, % 38.7  
Serial Communication: Pass  
BT-645 Conc.: 425.64 Standard Conc.: 420.49

## Calibration Standards

Standards	Manufacturer	Model	SN	Cal Due
RMS Multimeter	Fluke	189 Multimeter	94060816	11/08/2022
RH & TEMPERATURE	Met One Instruments	083E-1-35	GP-679	05/17/2023
Primary Flow Meter	TSI	4040	40401945009	01/31/2023
Digital Dust Indicator	SIBATA	LD-3	476795	08/23/2022

The standards used for this calibration have accuracy equal to or greater than the instrument tested. These standards are on record and traceable to NIST to the extent allowed by the institute's calibration facility. Unless otherwise stated, all instruments are calibrated to meet the manufacturer's published specifications.





# Calibration Certificate

Certificate No. **211036**

Page 1 of 2 Pages

**Customer :** Lam Environmental Services Limited

**Address :** 19/F, Remex Centre, 42 Wong Chuk Hang Road, Hong Kong

**Order No. :** Q24331

**Date of receipt :** 24-Nov-22

## Item Tested

**Description :** Aerosol Mass Monitor

**Manufacturer :** Met One

**I.D. :** --

**Model :** Aerocet 831

**Serial No. :** Y23153

## Test Conditions

**Date of Test :** 13-Dec-22

**Supply Voltage :** --

**Ambient Temperature :** (23 ± 3)°C

**Relative Humidity :** (50 ± 25) %

## Test Specifications

Calibration check.

Calibration procedure : Manufacturer recommended method (gravimetric), Z28.

## Test Results

All results were within the tolerance(s).

The results are shown in the attached page(s).


Main Test equipment used:

<u>Equipment No.</u>	<u>Description</u>	<u>Cert. No.</u>	<u>Traceable to</u>
S136B	Stop Watch	201879	SCL-HKSAR
S238	Micro Balance	108228	NIM-PRC
S201	Std. Test Dust	61291	NIST
S207B	Std. Flowmeter	LL-2104002489	NIM-PRC

The values given in this Calibration Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environmental changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Hong Kong Calibration Ltd. shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration are traceable to International System of Units (SI), or by reference to a natural constant.

The test results apply to the above Unit-Under-Test only

Calibrated by :   
Kin Wong

Approved by :   
Steve Kwan

This Certificate is issued by:

Hong Kong Calibration Ltd.

Unit 8B, 24/F., Well Fung Industrial Centre, No. 58-76, Ta Chuen Ping Street, Kwai Chung, NT, Hong Kong.

Tel: 2425 8801 Fax: 2425 8646

Date: 13-Dec-22



# Calibration Certificate

Certificate No. 211036

Page 2 of 2 Pages

Results :

## 1. General

Internal Filters : checked and found clean.

## 2. Flow Meter

UUT Nominal Value (LPM)	Measured Value (LPM)	Tolerance (LPM)	Uncertainty
2.83	2.80	$\pm 0.15$	$\pm 0.05$

## 3. Timer

Reference Value	UUT Reading	Tolerance	Uncertainty
10' 00" 40	10 min	$\pm 2$ sec/hr	$\pm 0.5$ sec/hr

## 4. Dust Particle (PM<sub>10</sub>)

Applied Value ( $\mu\text{g}/\text{m}^3$ )	UUT Reading ( $\mu\text{g}/\text{m}^3$ ) K Factor : 1.26	Tolerance	Uncertainty
350	364	$\pm 20 \%$	$\pm 10 \%$

- Remark :
1. UUT: Unit-Under-Test
  2. The uncertainty claimed is for a confidence probability of not less than 95%.
  3. ISO 12103-1 A1 respirable standard test dust was used for the calibration.
  4. The K Factor had been adjusted from 3.00 to 1.26.

----- END -----



**Calibration Data for High Volume Sampler (TSP Sampler)**

Equipment no.	2493
Calibration Date	3/2/2023
Calibration Due Date	3/4/2023
Location	G/FL;No.20,Pak Kung Street,Hung Hom ,Kowloon.

Ambient Condition			
Temperature, T <sub>a</sub>	292	Kelvin	Pressure, P <sub>a</sub>
			1018 mmHg

Orifice Transfer Standard Information					
Equipment No.	3880	Slope, m <sub>c</sub>	2.07013	Intercept, b <sub>c</sub>	-0.00727
Last Calibration Date	28/6/2022	$(H \times P_a / 1013.3 \times 298 / T_a)^{1/2}$ $= m_c \times Q_{std} + b_c$			
Next Calibration Date	28/6/2023				


Calibration of TSP						
Calibration Point	Manometer Reading			Q <sub>std</sub> (m <sup>3</sup> / min.) X-axis	Continuous Flow Recorder, W (CFM)	IC (W(P <sub>a</sub> /1013.3x298/T <sub>a</sub> ) <sup>1/2</sup> /35.31) Y-axis
	(up)	(down)	(difference)			
1	1.1	1.1	2.2	0.7290	30	30.3769
2	1.8	1.8	3.6	0.9316	37	37.4648
3	3.0	3.0	6.0	1.2016	45	45.5653
4	3.9	3.9	7.8	1.3696	52	52.6532
5	5.0	5.0	10.0	1.5503	58	58.7286

By Linear Regression of Y on X

Slope, m = 34.4355      Intercept, b = 5.1361

Correlation Coefficient\* = 0.9989

Calibration Accepted = Yes/No\*\*



\* if Correlation Coefficient < 0.990, check and recalibration again.

\*\* Delete as appropriate.

Remarks : \_\_\_\_\_

Calibrated by : Poon Wai Hung

Checked by : Lo Kam Chuen

Date : 3/4/2023

Date : 3/4/2023




Equipment	Portable Dust Meter	Standard Equipment (High Volume Sampler)
Manufacturer	MET ONE INSTRUMENTS	TISCH
Model Number	BT-645	TE-5170
Serial Number	C15622	2493
Date	3/2/2023	3/2/2023
Location	GCE laboratory - G/FL; No.20, Pak Kung Street, Hung Hom, Kowloon.	

**Portable Dust Meter Performance Check Results**

Check Point	Date & Time	Mean Temp (°C)	Mean Pressure (hPa)	Concentration in ug/m <sup>3</sup>	Concentration in ug/m <sup>3</sup>
				(Standard equipment) (X - Axis)	(Performance Check / Calibrated equipment) (Y - Axis)
1	3/2/2023 9:30 -10:30	18	1019	167	54
2	3/2/2023 11:32 -12:32	18	1019	142	40
3	3/2/2023 12:34 - 13:34	18	1019	128	35
4	3/2/2023 13:36 - 14:36	18	1019	122	27
5	3/2/2023 14:38 - 15:38	18	1019	119	25

**Linear Regression of Y on X**

Slope (K- factor) : 1.7000  
 Correlation Coefficient : 0.9863  
 Validity of Performance Check / Calibration Record : 3/2/2024



Operator: Poon Wai Hung Date: 9/2/2023  
 Checked by: Ho Kam Chien Date: 9/2/2023




Equipment	Portable Dust Meter	Standard Equipment (High Volume Sampler)
Manufacturer	MET ONE INSTRUMENTS	TISCH
Model Number	AEROGET831	TE-5170
Serial Number	Y23153	2493
Date	3/2/2023	3/2/2023
Location	GCE laboratory-G/FL;No.20 Pak Kung Street., Hung Hom, Kowloon	

**Portable Dust Meter Performance Check Results**

Check Point	Date & Time	Mean Temp (°C)	Mean Pressure (hPa)	Concentration in ug/m <sup>3</sup> (Standard equipment) (X - Axis)	Concentration in ug/m <sup>3</sup> (Performance Check / Calibrated equipment) (Y - Axis)
1	3/2/2023 9:30 -10:30	18	1019	167	61
2	3/2/2023 11:32 -12:32	18	1019	142	56
3	3/2/2023 12:34 - 13:34	18	1019	128	52
4	3/2/2023 13:36 - 14:36	18	1019	122	46
5	3/2/2023 14:38 - 15:38	18	1019	119	40

**Linear Regression of Y on X**

Slope (K- factor) : 2.2000  
 Correlation Coefficient : 0.9140  
 Validity of Performance Check / Calibration Record : 3/2/2024



Operator: Poon Wai Hung Poon Wai Hung

Date: 9/2/2023

Checked by: Lo Kam Chuen Lo Kam Chuen

Date: 9/2/2023



## CERTIFICATE OF CALIBRATION

Certificate No.: 23CA0308 01 Page 1 of 2

### Item tested

Description:	Sound Level Meter (Type 1)	,	Microphone	Preamp
Manufacturer:	Nti	,	Nti Andio	
Type/Model No.:	XL2	,	MC230A	MA220
Serial/Equipment No.:	A2A-15269-EO	,	A16673	8034
Adaptors used:	-	,		

### Item submitted by

Customer Name: Lam Environmental Services Limited.  
Address of Customer: -  
Request No.: -  
Date of receipt: 08-Mar-2023

Date of test: 09-Mar-2023

### Reference equipment used in the calibration

Description:	Model:	Serial No.	Expiry Date:	Traceable to:
Multi function sound calibrator	B&K 4226	2288444	23-Aug-2023	CIGISMEC
Signal generator	DS 360	61227	08-Jun-2023	CEPREI

### Ambient conditions

Temperature:  $22 \pm 1$  °C  
Relative humidity:  $55 \pm 10$  %  
Air pressure:  $1010 \pm 5$  hPa

### Test specifications

- 1, The Sound Level Meter has been calibrated in accordance with the requirements as specified in BS 7580: Part 1: 1997 and the lab calibration procedure SMTP004-CA-152.
- 2, The electrical tests were performed using an electrical signal substituted for the microphone which was removed and replaced by an equivalent capacitance within a tolerance of  $\pm 20\%$ .
- 3, The acoustic calibration was performed using an B&K 4226 sound calibrator and corrections was applied for the difference between the free-field and pressure responses of the Sound Level Meter.


### Test results

This is to certify that the Sound Level Meter conforms to BS 7580: Part 1: 1997 for the conditions under which the test was performed.

Details of the performed measurements are presented on page 2 of this certificate.

Actual Measurement data are documented on worksheets.

Approved Signatory:



Feng Junqi

Date: 13-Mar-2023

Company Chop:



Comments: The results reported in this certificate refer to the condition of the instrument on the date of calibration and carry no implication regarding the long-term stability of the instrument. The results apply to the item as received.



## CERTIFICATE OF CALIBRATION

(Continuation Page)

Certificate No.:

23CA0308 01

Page 2 of 2

### 1, Electrical Tests

The electrical tests were performed using an equivalent capacitance substituted for the microphone. The results are given in below with test status and the estimated uncertainties. The "Pass" means the result of the test is inside the tolerances stated in the test specifications. The "-" means the result of test is outside these tolerances.

Test:	Subtest:	Status:	Expanded Uncertainty (dB)	Coverage Factor
Self-generated noise	A	Pass	0.3	2.1
	C	Pass	0.8	
	Lin	Pass	1.6	
Linearity range for Leq	At reference range , Step 5 dB at 4 kHz	Pass	0.3	2.2
	Reference SPL on all other ranges	Pass	0.3	
	2 dB below upper limit of each range	Pass	0.3	
	2 dB above lower limit of each range	Pass	0.3	
Linearity range for SPL	At reference range , Step 5 dB at 4 kHz	Pass	0.3	
	A	Pass	0.3	
	C	Pass	0.3	
Time weightings	Lin	Pass	0.3	
	Single Burst Fast	Pass	0.3	
	Single Burst Slow	Pass	0.3	
Peak response	Single 100µs rectangular pulse	Pass	0.3	
	R.M.S. accuracy	Pass	0.3	
Time weighting I	Single burst 5 ms at 2000 Hz	Pass	0.3	
	Repeated at frequency of 100 Hz	Pass	0.3	
Time averaging	1 ms burst duty factor 1/10 <sup>3</sup> at 4kHz	Pass	0.3	
	1 ms burst duty factor 1/10 <sup>4</sup> at 4kHz	Pass	0.3	
Pulse range	Single burst 10 ms at 4 kHz	Pass	0.4	
Sound exposure level	Single burst 10 ms at 4 kHz	Pass	0.4	
Overload indication	SPL	Pass	0.3	
	Leq	Pass	0.4	

### 2, Acoustic tests

The complete sound level meter was calibrated on the reference range using a B&K 4226 acoustic calibrator with 1000Hz and SPL 94 dB. The sensitivity of the sound level meter was adjusted. The test result at 125 Hz and 8000 Hz are given in below with test status and the estimated uncertainties.

Test:	Subtest	Status	Expanded Uncertainty (dB)	Coverage Factor
Acoustic response	Weighting A at 125 Hz	Pass	0.3	
	Weighting A at 8000 Hz	Pass	0.5	

### 3, Response to associated sound calibrator

N/A

The expanded uncertainties have been calculated in accordance with the ISO Publication "Guide to the expression of uncertainty in measurement", and gives an interval estimated to have a level of confidence of 95%. A coverage factor of 2 is assumed unless explicitly stated.

Calibrated by:

Date:

Fung Chi Yip  
09-Mar-2023

- End -

Checked by:

Date:

Chan Yuk Yiu  
13-Mar-2023

The standard(s) and equipment used in the calibration are traceable to national or international recognised standards and are calibrated on a schedule to maintain the required accuracy level.



Test Data for Sound Level Meter

Page 1 of 6

Sound level meter type: XL2 Serial No. A2A-15269-EO Date 09-Mar-2023  
Microphone type: MC230A Serial No. A16673  
Report: 23CA0308 01

### SELF GENERATED NOISE TEST

The noise test is performed in the most sensitive range of the SLM with the microphone replaced by an equivalent impedance.

Noise level in A weighting	11.5	dB
Noise level in C weighting	15.4	dB
Noise level in Lin	20.4	dB

### LINEARITY TEST

The linearity is tested relative to the reference sound pressure level using a continuous sinusoidal signal of frequency 4 kHz. The measurement is made on the reference range for indications at 5 dB intervals starting from the 94 dB reference sound pressure level. And until within 5 dB of the upper and lower limits of the reference range, the measurements shall be made at 1 dB intervals.(SLM set to LEQ/SPL)

Reference/Expected level	Actual level		Tolerance	Deviation	
	non-integrated	integrated		non-integrated	integrated
dB	dB	dB	+/- dB	dB	dB
94.0	94.0	94.0	0.7	0.0	0.0
99.0	99.0	99.0	0.7	0.0	0.0
104.0	104.0	104.0	0.7	0.0	0.0
109.0	109.0	109.0	0.7	0.0	0.0
114.0	114.0	114.0	0.7	0.0	0.0
115.0	115.0	115.0	0.7	0.0	0.0
116.0	116.0	116.0	0.7	0.0	0.0
117.0	117.0	117.0	0.7	0.0	0.0
118.0	118.0	118.0	0.7	0.0	0.0
119.0	119.0	119.0	0.7	0.0	0.0
120.0	120.0	120.0	0.7	0.0	0.0
89.0	89.0	89.0	0.7	0.0	0.0
84.0	84.0	84.0	0.7	0.0	0.0
79.0	79.0	79.0	0.7	0.0	0.0
74.0	74.0	74.0	0.7	0.0	0.0
69.0	69.0	69.0	0.7	0.0	0.0
64.0	64.0	64.0	0.7	0.0	0.0
59.0	59.0	59.0	0.7	0.0	0.0
54.0	54.0	54.0	0.7	0.0	0.0
49.0	49.0	49.0	0.7	0.0	0.0
44.0	44.0	44.0	0.7	0.0	0.0
39.0	39.0	39.0	0.7	0.0	0.0
34.0	34.1	34.1	0.7	0.1	0.1
33.0	33.1	33.1	0.7	0.1	0.1





Test Data for Sound Level Meter

Page 2 of 6

Sound level meter type: XL2 Serial No. A2A-15269-EO Date 09-Mar-2023  
Microphone type: MC230A Serial No. A16673

Report: 23CA0308 01

32.0	32.2	32.2	0.7	0.2	0.2
31.0	31.2	31.2	0.7	0.2	0.2
30.0	30.3	30.3	0.7	0.3	0.3

Measurements for an indication of the reference SPL on all other ranges which include it

Other ranges	Expected level	Actual level	Tolerance	Deviation
dB	dB	dB	+/- dB	dB
40-140	94.0	94.0	0.7	0.0
20-120	94.0	94.0	0.7	0.0
0-100	94.0	94.0	0.7	0.0

Measurements on all level ranges for indications 2 dB below the upper limit and 2 dB above the lower limit

Ranges	Reference/Expected level	Actual level	Tolerance	Deviation
dB	dB	dB	+/- dB	dB
40-140	51.0	51.7	0.7	0.7
	138.0	138.0	0.7	0.0
20-120	30.0	30.3	0.7	0.3
	118.0	118.0	0.7	0.0
0-100	30.0	30.0	0.7	0.0
	98.0	98.0	0.7	0.0

## FREQUENCY WEIGHTING TEST

The frequency response of the weighting networks are tested at octave intervals over the frequency ranges 31.5 Hz to 12500 Hz. The signal level at 1000 Hz is set to give an indication of the reference SPL.

Frequency weighting A:

Frequency	Ref. level	Expected level	Actual level	Tolerance(dB)		Deviation
				+	-	
Hz	dB	dB	dB			dB
1000.0	94.0	94.0	94.0	0.0	0.0	0.0
31.6	94.0	54.6	54.4	1.5	1.5	-0.2
63.1	94.0	67.8	67.7	1.5	1.5	-0.1
125.9	94.0	77.9	77.8	1.0	1.0	-0.1
251.2	94.0	85.4	85.3	1.0	1.0	-0.1
501.2	94.0	90.8	90.7	1.0	1.0	-0.1
1995.0	94.0	95.2	95.2	1.0	1.0	0.0
3981.0	94.0	95.0	95.0	1.0	1.0	0.0
7943.0	94.0	92.9	92.9	1.5	3.0	0.0
12590.0	94.0	89.7	89.5	3.0	6.0	-0.2

Frequency weighting C:

Frequency	Ref. level	Expected level	Actual level	Tolerance(dB)		Deviation
				+	-	
Hz	dB	dB	dB			dB



Test Data for Sound Level Meter

Page 3 of 6

Sound level meter type: XL2 Serial No. A2A-15269-EO Date 09-Mar-2023  
Microphone type: MC230A Serial No. A16673

Report: 23CA0308 01

1000.0	94.0	94.0	94.0	0.0	0.0	0.0
31.6	94.0	91.0	90.8	1.5	1.5	-0.2
63.1	94.0	93.2	93.1	1.5	1.5	-0.1
125.9	94.0	93.8	93.8	1.0	1.0	0.0
251.2	94.0	94.0	93.9	1.0	1.0	-0.1
501.2	94.0	94.0	94.0	1.0	1.0	0.0
1995.0	94.0	93.8	93.8	1.0	1.0	0.0
3981.0	94.0	93.2	93.2	1.0	1.0	0.0
7943.0	94.0	91.0	91.0	1.5	3.0	0.0
12590.0	94.0	87.8	87.6	3.0	6.0	-0.2

Frequency weighting Lin:

Frequency Hz	Ref. level dB	Expected level dB	Actual level dB	Tolerance(dB)		Deviation dB
				+	-	
1000.0	94.0	94.0	94.0	0.0	0.0	0.0
31.6	94.0	94.0	93.8	1.5	1.5	-0.2
63.1	94.0	94.0	93.9	1.5	1.5	-0.1
125.9	94.0	94.0	93.9	1.0	1.0	-0.1
251.2	94.0	94.0	93.9	1.0	1.0	-0.1
501.2	94.0	94.0	93.9	1.0	1.0	-0.1
1995.0	94.0	94.0	93.9	1.0	1.0	-0.1
3981.0	94.0	94.0	94.0	1.0	1.0	0.0
7943.0	94.0	94.0	94.0	1.5	3.0	0.0
12590.0	94.0	94.0	93.9	3.0	6.0	-0.1

Note: No corrections for the frequency response of the microphone, instrument case and windshield are made to the sound level meter.

TIME WEIGHTING FAST TEST

Time weighting F is tested on the reference range with a single sinusoidal burst of duration 200 ms at a frequency 2000 Hz and an amplitude which produces an indication 4 dB below the upper limit of the primary indicator range when the signal is continuous. (Weight A, Maximum hold)

Ref. level dB	Expected level dB	Actual level dB	Tolerance(dB)		Deviation dB
			+	-	
116.0	115.0	114.9	1.0	1.0	-0.1

TIME WEIGHTING SLOW TEST

Time weighting S is tested on the reference range with a single sinusoidal burst of duration 500 ms at a frequency 2000 Hz and an amplitude which produces an indication 4 dB below the upper limit of the primary indicator range when the signal is continuous. (Weight A, Maximum hold)

Ref. level dB	Expected level dB	Actual level dB	Tolerance(dB)		Deviation dB
			+	-	
116.0	111.9	111.9	1.0	1.0	0.0



Test Data for Sound Level Meter

Page 4 of 6

Sound level meter type: XL2 Serial No. A2A-15269-EO Date 09-Mar-2023  
Microphone type: MC230A Serial No. A16673

Report: 23CA0308 01

### PEAK RESPONSE TEST

The onset time of the peak detector is tested on the reference range by comparing the response to a 100 us rectangular test pulse with the response to a 10 ms reference pulse of the same amplitude. The amplitude of the 10 ms reference pulse is such as to produce an indication 1 dB below the upper limit of the primary indicator range.

Positive polarities: (Weighting Z, set the generator signal to single, Lzpeak)

Ref. level	Response to 10 ms	Response to 100 us	Tolerance	Deviation
dB	dB	dB	+/- dB	dB
119.0	119.0	119.5	2.0	0.5

Negative polarities:

Ref. level	Response to 10 ms	Response to 100 us	Tolerance	Deviation
dB	dB	dB	+/- dB	dB
119.0	119.0	119.5	2.0	0.5

### RMS ACCURACY TEST

The RMS detector accuracy is tested on the reference range for a crest factor of 3.

Test frequency: 2000 Hz  
Amplitude: 2 dB below the upper limit of the primary indicator range.  
Burst repetition frequency: 40 Hz  
Tone burst signal: 11 cycles of a sine wave of frequency 2000 Hz. (Set to INT)

Time weighting	Ref. Level	Expected level	Tone burst signal	Tolerance	Deviation
	dB	dB	indication(dB)	+/- dB	dB
Slow	118.0+6.6	118.0	117.9	0.5	-0.1

### TIME WEIGHTING IMPULSE TEST

Time weighting I is tested on the reference range (Set the SLM to LAImax)

Test frequency: 2000 Hz  
Amplitude: The upper limit of the primary indicator range.

Single sinusoidal burst of duration 5 ms:

Ref. Level	Single burst indication		Tolerance	Deviation
	dB	Expected (dB)	Actual (dB)	+/- dB
120.0	111.2	111.1	2.0	-0.1

Repeated at 100 Hz

Ref. Level	Repeated burst indication		Tolerance	Deviation
	dB	Expected (dB)	Actual (dB)	+/- dB
120.0	117.3	117.1	1.0	-0.2

### TIME AVERAGING TEST

This test compares the SLM reading for continuous sine signals with readings obtained from a sine tone burst sequence having the same RMS level. The test level is 30 dB below the upper limit of the linearity range and repeated for Type 1 SLM with 40 dB below the upper limit of the linearity.

Frequency of tone burst: 4000 Hz

Duration of tone burst: 1 ms

Repetition Time	Level of tone burst	Expected Leq	Actual Leq	Tolerance	Deviation	Remarks



Test Data for Sound Level Meter

Page 5 of 6

Sound level meter type: XL2 Serial No. A2A-15269-EO Date 09-Mar-2023  
Microphone type: MC230A Serial No. A16673  
Report: 23CA0308 01

msec	dB	dB	dB	+/- dB	dB	
1000	90.0	90.0	90.0	1.0	0.0	60s integ.
10000	80.0	80.0	80.0	1.0	0.0	6min. integ.

#### PULSE RANGE AND SOUND EXPOSURE LEVEL TEST

The test tone burst signal is superimposed on a baseline signal corresponding to the lower limit of reference range

Test frequency: 4000 Hz

Integration time: 10 sec

The integrating sound level meter set to Leq:

Duration	Rms level of	Expected	Actual	Tolerance	Deviation
msec	tone burst (dB)	dB	dB	+/- dB	dB
10	88.0	58.0	58.0	1.7	0.0

The integrating sound level meter set to SEL:

Duration	Rms level of	Expected	Actual	Tolerance	Deviation
msec	tone burst (dB)	dB	dB	+/- dB	dB
10.0	88.0	68.0	68.0	1.7	0.0

#### OVERLOAD INDICATION TEST

For SLM capable of operating in a non-integrating mode.

Test frequency: 2000 Hz

Amplitude: 2 dB below the upper limit of the primary indicator range.

Burst repetition frequency: 40 Hz

Tone burst signal: 11 cycles of a sine wave of frequency 2000 Hz.

Level	Level reduced by	Further reduced	Difference	Tolerance	Deviation
at overload (dB)	1 dB	3 dB	dB	dB	dB
121.5	120.5	117.5	3.0	1.0	0.0

For integrating SLM, with the instrument indicating Leq.

For integrating SLM, with the instrument indicating Leq and set to the reference range. The test signal as following:

The test tone burst signal is superimposed on a baseline signal corresponding to the lower limit of reference range

Test frequency: 4000 Hz

Integration time: 10 sec

Single burst duration: 1 msec

Rms level	Level reduced by	Expected level	Actual level	Tolerance	Deviation
at overload (dB)	1 dB	dB	dB	dB	dB
127.5	126.5	86.5	86.5	2.2	0.0

#### ACOUSTIC TEST

The acoustic test of the complete SLM is tested at the frequency 125 Hz and 8000 Hz using a B&K type 4226 Multifunction Acoustic Calibrator. The test is performed in A weighting.

Frequency	Expected level	Actual level	Tolerance (dB)		Deviation
Hz	dB	Measured (dB)	+	-	dB



Test Data for Sound Level Meter

Page 6 of 6

Sound level meter type: XL2 Serial No. A2A-15269-EO Date 09-Mar-2023

Microphone type: MC230A Serial No. A16673

Report: 23CA0308 01

1000	94.0	94.0	0.0	0.0	0.0
125	77.9	77.9	1.0	1.0	0.0
8000	92.9	92.6	1.5	3.0	-0.3

-----END-----



## CERTIFICATE OF CALIBRATION

Certificate No.: 22CA1101 02-01 Page 1 of 2

### Item tested

Description:	Sound Level Meter (Type 1)	Microphone	Preamp
Manufacturer:	Larson Davis	PCB	PCB
Type/Model No.:	LxT1	377B02	PRMLxT1L
Serial/Equipment No.:	0004797	340739	042622
Adaptors used:	-	-	-

### Item submitted by

Customer Name: Lam Environmental Services Limited.  
Address of Customer: -  
Request No.: -  
Date of receipt: 01-Nov-2022

Date of test: 04-Nov-2022

### Reference equipment used in the calibration

Description:	Model:	Serial No.	Expiry Date:	Traceable to:
Multi function sound calibrator	B&K 4226	2288444	23-Aug-2023	CIGISMEC
Signal generator	DS 360	33873	21-Jan-2023	CEPREI

### Ambient conditions

Temperature:  $22 \pm 1$  °C  
Relative humidity:  $55 \pm 10$  %  
Air pressure:  $1005 \pm 5$  hPa

### Test specifications

- 1, The Sound Level Meter has been calibrated in accordance with the requirements as specified in BS 7580: Part 1: 1997 and the lab calibration procedure SMTP004-CA-152.
- 2, The electrical tests were performed using an electrical signal substituted for the microphone which was removed and replaced by an equivalent capacitance within a tolerance of  $\pm 20\%$ .
- 3, The acoustic calibration was performed using an B&K 4226 sound calibrator and corrections was applied for the difference between the free-field and pressure responsiveness of the Sound Level Meter.

### Test results

This is to certify that the Sound Level Meter conforms to BS 7580: Part 1: 1997 for the conditions under which the test was performed.

Details of the performed measurements are presented on page 2 of this certificate.

Actual Measurement data are documented on worksheets.

Approved Signatory:

Feng Junqi

Date: 05-Nov-2022

Company Chop:



Comments: The results reported in this certificate refer to the condition of the instrument on the date of calibration and carry no implication regarding the long-term stability of the instrument. The results apply to the item as received.



## CERTIFICATE OF CALIBRATION

(Continuation Page)

Certificate No.:

22CA1101 02-01

Page 2 of 2

### 1, Electrical Tests

The electrical tests were performed using an equivalent capacitance substituted for the microphone. The results are given in below with test status and the estimated uncertainties. The "Pass" means the result of the test is inside the tolerances stated in the test specifications. The "-" means the result of test is outside these tolerances.

Test:	Subtest:	Status:	Expanded Uncertainty (dB)	Coverage Factor
Self-generated noise	A	Pass	0.3	
	C	Pass	0.8	2.1
	Lin	Pass	1.6	2.2
Linearity range for Leq	At reference range, Step 5 dB at 4 kHz	Pass	0.3	
	Reference SPL on all other ranges	Pass	0.3	
	2 dB below upper limit of each range	Pass	0.3	
	2 dB above lower limit of each range	Pass	0.3	
Linearity range for SPL	At reference range, Step 5 dB at 4 kHz	Pass	0.3	
	A	Pass	0.3	
	C	Pass	0.3	
Frequency weightings	Lin	Pass	0.3	
	Time weightings	Single Burst Fast	Pass	0.3
	Single Burst Slow	Pass	0.3	
Peak response	Single 100µs rectangular pulse	Pass	0.3	
	R.M.S. accuracy	Crest factor of 3	Pass	0.3
Time weighting I	Single burst 5 ms at 2000 Hz	Pass	0.3	
	Repeated at frequency of 100 Hz	Pass	0.3	
Time averaging	1 ms burst duty factor 1/10 <sup>3</sup> at 4kHz	Pass	0.3	
	1 ms burst duty factor 1/10 <sup>4</sup> at 4kHz	Pass	0.3	
Pulse range	Single burst 10 ms at 4 kHz	Pass	0.4	
Sound exposure level	Single burst 10 ms at 4 kHz	Pass	0.4	
Overload indication	SPL	Pass	0.3	
	Leq	Pass	0.4	

### 2, Acoustic tests

The complete sound level meter was calibrated on the reference range using a B&K 4226 acoustic calibrator with 1000Hz and SPL 94 dB. The sensitivity of the sound level meter was adjusted. The test result at 125 Hz and 8000 Hz are given in below with test status and the estimated uncertainties.

Test:	Subtest	Status	Expanded Uncertainty (dB)	Coverage Factor
Acoustic response	Weighting A at 125 Hz	Pass	0.3	
	Weighting A at 8000 Hz	Pass	0.5	

### 3, Response to associated sound calibrator

N/A

The expanded uncertainties have been calculated in accordance with the ISO Publication "Guide to the expression of uncertainty in measurement", and gives an interval estimated to have a level of confidence of 95%. A coverage factor of 2 is assumed unless explicitly stated.

- End -

Calibrated by:		Checked by:	
Date:	04-Nov-2022	Date:	05-Nov-2022

The standard(s) and equipment used in the calibration are traceable to national or international recognised standards and are calibrated on a schedule to maintain the required accuracy level.



Sound level meter type:	LxT1	Serial No.	0004797	Date	04-Nov-2022
Microphone type:	377B02	Serial No.	340739		
Preamp type:	PRMLxT1L	Serial No.	042622	Report:	22CA1101 02-01

### SELF GENERATED NOISE TEST

The noise test is performed in the most sensitive range of the SLM with the microphone replaced by an equivalent impedance.

Noise level in A weighting	8.7	dB
Noise level in C weighting	12.1	dB
Noise level in Lin	20.4	dB

### LINEARITY TEST

The linearity is tested relative to the reference sound pressure level using a continuous sinusoidal signal of frequency 4 kHz. The measurement is made on the reference range for indications at 5 dB intervals starting from the 94 dB reference sound pressure level. And until within 5 dB of the upper and lower limits of the reference range, the measurements shall be made at 1 dB intervals.(SLM set to LEQ/SPL)

Reference/Expected level	Actual level		Tolerance	Deviation	
	non-integrated	integrated		non-integrated	integrated
dB	dB	dB	+/- dB	dB	dB
94.0	94.0	94.0	0.7	0.0	0.0
99.0	99.0	99.0	0.7	0.0	0.0
104.0	104.0	104.0	0.7	0.0	0.0
109.0	109.0	109.0	0.7	0.0	0.0
114.0	114.0	114.0	0.7	0.0	0.0
115.0	115.0	115.0	0.7	0.0	0.0
116.0	116.0	116.0	0.7	0.0	0.0
117.0	117.0	117.0	0.7	0.0	0.0
118.0	118.0	118.0	0.7	0.0	0.0
119.0	119.0	119.0	0.7	0.0	0.0
120.0	120.0	120.0	0.7	0.0	0.0
89.0	89.0	89.0	0.7	0.0	0.0
84.0	84.0	84.0	0.7	0.0	0.0
79.0	79.0	79.0	0.7	0.0	0.0
74.0	74.0	74.0	0.7	0.0	0.0
69.0	69.0	69.0	0.7	0.0	0.0
64.0	64.0	64.0	0.7	0.0	0.0
59.0	59.0	59.0	0.7	0.0	0.0
54.0	54.0	54.0	0.7	0.0	0.0
49.0	49.0	49.0	0.7	0.0	0.0
44.0	44.0	44.0	0.7	0.0	0.0
39.0	38.9	38.9	0.7	-0.1	-0.1
34.0	34.0	34.0	0.7	0.0	0.0
33.0	33.0	33.0	0.7	0.0	0.0





Test Data for Sound Level Meter

Page 2 of 5

Sound level meter type: LxT1 Serial No. 0004797 Date 04-Nov-2022  
Microphone type: 377B02 Serial No. 340739  
Preamp type: PRMLxT1L Serial No. 042622 Report: 22CA1101 02-01

32.0	32.0	32.0	0.7	0.0	0.0
31.0	30.9	30.9	0.7	-0.1	-0.1
30.0	30.0	30.0	0.7	0.0	0.0

Measurements for an indication of the reference SPL on all other ranges which include it

Other ranges	Expected level	Actual level	Tolerance	Deviation
dB	dB	dB	+/- dB	dB
20-120	94.0	94.0	0.7	0.0

Measurements on all level ranges for indications 2 dB below the upper limit and 2 dB above the lower limit

Ranges	Reference/Expected level	Actual level	Tolerance	Deviation
dB	dB	dB	+/- dB	dB
20-120	30.0	30.0	0.7	0.0
	118.0	118.0	0.7	0.0

**FREQUENCY WEIGHTING TEST**


The frequency response of the weighting networks are tested at octave intervals over the frequency ranges 31.5 Hz to 12500 Hz. The signal level at 1000 Hz is set to give an indication of the reference SPL.

Frequency weighting A:

Frequency	Ref. level	Expected level	Actual level	Tolerance(dB)		Deviation
				+	-	
Hz	dB	dB	dB			dB
1000.0	94.0	94.0	94.0	0.0	0.0	0.0
31.6	94.0	54.6	54.6	1.5	1.5	0.0
63.1	94.0	67.8	67.8	1.5	1.5	0.0
125.9	94.0	77.9	77.9	1.0	1.0	0.0
251.2	94.0	85.4	85.4	1.0	1.0	0.0
501.2	94.0	90.8	90.7	1.0	1.0	-0.1
1995.0	94.0	95.2	95.2	1.0	1.0	0.0
3981.0	94.0	95.0	95.0	1.0	1.0	0.0
7943.0	94.0	92.9	92.9	1.5	3.0	0.0
12590.0	94.0	89.7	89.7	3.0	6.0	0.0

Frequency weighting C:

Frequency	Ref. level	Expected level	Actual level	Tolerance(dB)		Deviation
				+	-	
Hz	dB	dB	dB			dB
1000.0	94.0	94.0	94.0	0.0	0.0	0.0
31.6	94.0	91.0	91.0	1.5	1.5	0.0
63.1	94.0	93.2	93.1	1.5	1.5	-0.1
125.9	94.0	93.8	93.8	1.0	1.0	0.0
251.2	94.0	94.0	94.0	1.0	1.0	0.0
501.2	94.0	94.0	94.0	1.0	1.0	0.0



Test Data for Sound Level Meter

Sound level meter type:	LxT1	Serial No.	0004797	Date	04-Nov-2022
Microphone type:	377B02	Serial No.	340739		
Preamp type:	PRMLxT1L	Serial No.	042622	Report:	22CA1101 02-01

1995.0	94.0	93.8	93.8	1.0	1.0	0.0
3981.0	94.0	93.2	93.2	1.0	1.0	0.0
7943.0	94.0	91.0	91.0	1.5	3.0	0.0
12590.0	94.0	87.8	87.7	3.0	6.0	-0.1

Frequency weighting Lin:

Frequency Hz	Ref. level dB	Expected level dB	Actual level dB	Tolerance(dB)		Deviation dB
				+	-	
1000.0	94.0	94.0	94.0	0.0	0.0	0.0
31.6	94.0	94.0	93.9	1.5	1.5	-0.1
63.1	94.0	94.0	94.0	1.5	1.5	0.0
125.9	94.0	94.0	94.0	1.0	1.0	0.0
251.2	94.0	94.0	94.0	1.0	1.0	0.0
501.2	94.0	94.0	94.0	1.0	1.0	0.0
1995.0	94.0	94.0	94.0	1.0	1.0	0.0
3981.0	94.0	94.0	94.0	1.0	1.0	0.0
7943.0	94.0	94.0	94.0	1.5	3.0	0.0
12590.0	94.0	94.0	94.0	3.0	6.0	0.0

TIME WEIGHTING FAST TEST

Time weighting F is tested on the reference range with a single sinusoidal burst of duration 200 ms at a frequency 2000 Hz and an amplitude which produces an indication 4 dB below the upper limit of the primary indicator range when the signal is continuous. (Weight A, Maximum hold)

Ref. level dB	Expected level dB	Actual level dB	Tolerance(dB)		Deviation dB
			+	-	
116.0	115.0	114.9	1.0	1.0	-0.1

TIME WEIGHTING SLOW TEST

Time weighting S is tested on the reference range with a single sinusoidal burst of duration 500 ms at a frequency 2000 Hz and an amplitude which produces an indication 4 dB below the upper limit of the primary indicator range when the signal is continuous. (Weight A, Maximum hold)

Ref. level dB	Expected level dB	Actual level dB	Tolerance(dB)		Deviation dB
			+	-	
116.0	111.9	111.8	1.0	1.0	-0.1

PEAK RESPONSE TEST

The onset time of the peak detector is tested on the reference range by comparing the response to a 100 us rectangular test pulse with the response to a 10 ms reference pulse of the same amplitude. The amplitude of the 10 ms reference pulse is such as to produce an indication 1 dB below the upper limit of the primary indicator range.

Positive polarities: (Weighting Z, set the generator signal to single, Lzpeak)

Ref. level dB	Response to 10 ms dB	Response to 100 us dB	Tolerance +/- dB	Deviation dB
119.0	119.0	118.5	2.0	-0.5



Test Data for Sound Level Meter

Page 4 of 5

Sound level meter type: LxT1 Serial No. 0004797 Date 04-Nov-2022  
Microphone type: 377B02 Serial No. 340739  
Preamp type: PRMLxT1L Serial No. 042622 Report: 22CA1101 02-01

Negative polarities:

Ref. level	Response to 10 ms	Response to 100 us	Tolerance	Deviation
dB	dB	dB	+/- dB	dB
119.0	119.0	118.5	2.0	-0.5

RMS ACCURACY TEST

The RMS detector accuracy is tested on the reference range for a crest factor of 3.

Test frequency: 2000 Hz  
Amplitude: 2 dB below the upper limit of the primary indicator range.  
Burst repetition frequency: 40 Hz  
Tone burst signal: 11 cycles of a sine wave of frequency 2000 Hz. (Set to INT)

	Ref. Level	Expected level	Tone burst signal	Tolerance	Deviation
Time weighting	dB	dB	indication(dB)	+/- dB	dB
Slow	114.0+6.6	114.0	113.9	0.5	-0.1

TIME WEIGHTING IMPULSE TEST

Time weighting I is tested on the reference range (Set the SLM to LAImax)

Test frequency: 2000 Hz  
Amplitude: The upper limit of the primary indicator range.

Single sinusoidal burst of duration 5 ms:

Ref. Level	Single burst indication		Tolerance	Deviation
dB	Expected (dB)	Actual (dB)	+/- dB	dB
120.0	111.2	111.1	2.0	-0.1

Repeated at 100 Hz

Ref. Level	Repeated burst indication		Tolerance	Deviation
dB	Expected (dB)	Actual (dB)	+/- dB	dB
120.0	117.3	117.1	1.0	-0.2

TIME AVERAGING TEST

This test compares the SLM reading for continuous sine signals with readings obtained from a sine tone burst sequence having the same RMS level. The test level is 30 dB below the upper limit of the linearity range and repeated for Type 1 SLM with 40 dB below the upper limit of the linearity.

Frequency of tone burst: 4000 Hz

Duration of tone burst: 1 ms

Repetition Time	Level of tone burst	Expected Leq	Actual Leq	Tolerance	Deviation	Remarks
msec	dB	dB	dB	+/- dB	dB	
1000	90.0	90.0	89.9	1.0	-0.1	60s integ.
10000	80.0	80.0	79.9	1.0	-0.1	6min. integ.

PULSE RANGE AND SOUND EXPOSURE LEVEL TEST

The test tone burst signal is superimposed on a baseline signal corresponding to the lower limit of reference range

Test frequency: 4000 Hz

Integration time: 10 sec



Test Data for Sound Level Meter

Sound level meter type:	LxT1	Serial No.	0004797	Date	04-Nov-2022
Microphone type:	377B02	Serial No.	340739		
Preamp type:	PRMLxT1L	Serial No.	042622	Report:	22CA1101 02-01

The integrating sound level meter set to Leq:

Duration	Rms level of	Expected	Actual	Tolerance	Deviation
msec	tone burst (dB)	dB	dB	+/- dB	dB
10	90.0	60.0	60.0	1.7	0.0

The integrating sound level meter set to SEL:

Duration	Rms level of	Expected	Actual	Tolerance	Deviation
msec	tone burst (dB)	dB	dB	+/- dB	dB
10.0	90.0	70.0	70.0	1.7	0.0

OVERLOAD INDICATION TEST

For SLM capable of operating in a non-integrating mode.

- Test frequency: 2000 Hz
- Amplitude: 2 dB below the upper limit of the primary indicator range.
- Burst repetition frequency: 40 Hz
- Tone burst signal: 11 cycles of a sine wave of frequency 2000 Hz.

Level	Level reduced by	Further reduced	Difference	Tolerance	Deviation
at overload (dB)	1 dB	3 dB	dB	dB	dB
113.2	112.2	109.2	3.0	1.0	0.0

For integrating SLM, with the instrument indicating Leq.

- For integrating SLM, with the instrument indicating Leq and set to the reference range. The test signal as following:
- The test tone burst signal is superimposed on a baseline signal corresponding to the lower limit of reference range
- Test frequency: 4000 Hz
- Integration time: 10 sec
- Single burst duration: 1 msec

Rms level	Level reduced by	Expected level	Actual level	Tolerance	Deviation
at overload (dB)	1 dB	dB	dB	dB	dB
119.9	118.9	78.9	78.9	2.2	0.0

ACOUSTIC TEST

The acoustic test of the complete SLM is tested at the frequency 125 Hz and 8000 Hz using a B&K type 4226 Multifunction Acoustic Calibrator. The test is performed in A weighting.

Frequency	Expected level	Actual level		Tolerance (dB)	Deviation
		Hz	Measured (dB)		
	dB			+	-
1000	94.0	94.0	94.0	0.0	0.0
125	77.9	77.9	77.9	1.0	1.0
8000	92.9	93.9	93.9	1.5	3.0

-----END-----



## CERTIFICATE OF CALIBRATION

Certificate No.: 23CA0317 02-04

Page: 1 of 2

### Item tested

Description: Acoustical Calibrator (Class 1)  
Manufacturer: Larson Davis  
Type/Model No.: CAL200  
Serial/Equipment No.: 13098  
Adaptors used: -

### Item submitted by

Customer: Lam Environmental Services Limited.  
Address of Customer: -  
Request No.: -  
Date of receipt: 17-Mar-2023

Date of test: 20-Mar-2023

### Reference equipment used in the calibration

Description:	Model:	Serial No.	Expiry Date:	Traceable to:
Lab standard microphone	B&K 4180	2412857	23-May-2023	SCL
Preamplifier	B&K 2673	2743150	28-Jun-2023	CEPREI
Measuring amplifier	B&K 2610	2346941	30-Jun-2023	CEPREI
Signal generator	DS 360	61227	08-Jun-2023	CEPREI
Digital multi-meter	34401A	US36087050	30-May-2023	CEPREI
Audio analyzer	8903B	GB41300350	06-Jul-2023	CEPREI
Universal counter	53132A	MY40003662	13-Jun-2023	CEPREI

### Ambient conditions

Temperature:  $22 \pm 1$  °C  
Relative humidity:  $55 \pm 10$  %  
Air pressure:  $1010 \pm 5$  hPa

### Test specifications


- The Sound Calibrator has been calibrated in accordance with the requirements as specified in IEC 60942 1997 Annex B and the lab calibration procedure SMTP004-CA-156.
- The calibrator was tested with its axis vertical facing downwards at the specific frequency using insert voltage technique.
- The results are rounded to the nearest 0.01 dB and 0.1 Hz and have not been corrected for variations from a reference pressure of 1013.25 hectoPascals as the maker's information indicates that the instrument is insensitive to pressure changes.

### Test results

This is to certify that the sound calibrator conforms to the requirements of annex B of IEC 60942: 1997 for the conditions under which the test was performed. This does not imply that the sound calibrator meets IEC 60942 under any other conditions.

Details of the performed measurements are presented on page 2 of this certificate.


Approved Signatory:



Feng Junqi

Date: 21-Mar-2023

Company Chop:



Comments: The results reported in this certificate refer to the condition of the instrument on the date of calibration and carry no implication regarding the long-term stability of the instrument. The results apply to the item as received.



## CERTIFICATE OF CALIBRATION

(Continuation Page)

Certificate No.: 23CA0317 02-04

Page: 2 of 2

### 1, Measured Sound Pressure Level

The output Sound Pressure Level in the calibrator head was measured at the setting and frequency shown using a calibrated laboratory standard microphone and insert voltage technique. The results are given in below with the estimated uncertainties.

(Output level in dB re 20  $\mu$ Pa)

Frequency Shown Hz	Output Sound Pressure Level Setting dB	Measured Output Sound Pressure Level dB	Estimated Expanded Uncertainty dB
1000	94.00	93.82	0.10

### 2, Sound Pressure Level Stability - Short Term Fluctuations

The Short Term Fluctuations was determined by measuring the maximum and minimum of the fast weighted DC output of the B&K 2610 measuring amplifier over a 20 second time interval as required in the standard. The Short Term Fluctuation was found to be:

At 1000 Hz STF = 0.011 dB

Estimated expanded uncertainty 0.005 dB

### 3, Actual Output Frequency

The determination of actual output frequency was made using a B&K 4180 microphone together with a B&K 2673 preamplifier connected to a B&K 2610 measuring amplifier. The AC output of the B&K 2610 was taken to an universal counter which was used to determine the frequency averaged over 20 second of operation as required by the standard. The actual output frequency at 1 KHz was:

At 1000 Hz Actual Frequency = 999.9 Hz

Estimated expanded uncertainty 0.1 Hz Coverage factor k = 2.2

### 4, Total Noise and Distortion

For the Total Noise and Distortion measurement, the unfiltered AC output of the B&K 2610 measuring amplifier was connected to an Agilent Type 8903 B distortion analyser. The TND result at 1 KHz was:

At 1000 Hz TND = 0.7 %

Estimated expanded uncertainty 0.7 %

The expanded uncertainties have been calculated in accordance with the ISO Publication "Guide to the expression of uncertainty in measurement", and gives an interval estimated to have a level of confidence of 95%. A coverage factor of 2 is assumed unless explicitly stated.

Calibrated by:

Date:

Fung Chi Yip

20-Mar-2023

- End -

Checked by:

Date:

Chan Yuk Yiu

21-Mar-2023

The standard(s) and equipment used in the calibration are traceable to national or international recognised standards and are calibrated on a schedule to maintain the required accuracy level.



**Wind Station Performance Check Record**

Type : Weather Station

Manufacturer : 武汉辰云科技有限公司

Model Number : YGY-FSXY1

Serial Number : YG 21071630T0924

Performance Check Date : 22-Mar-2023

**Performance Check Results**

Wind Speed Range (m/s)	Reading Value (V1, m/s)	Anemometer Value (V2, m/s)	Difference (V1 - V2, m/s)
Zero Check	0.0	0.0	0.0
1 - 2	1.5	1.8	-0.3
3 - 4	4.1	4.0	0.1
5 - 6	5.8	5.1	0.7
7 - 8	7.4	7.3	0.2

Wind Direction (°)	Reading Value (W1, °)	Compass Value (W2, °)	Difference (W1 - W2, °)
0	0	0	0
90	89	90	-1
180	181	180	1
270	270	270	0

Test Reference:

1. Wind Speed Check - Speed reading checked on-site against anemometer logged value.
2. Wind Direction Check - Direction reading checked on on-site against compass marked reading.

Conducted by: William Cheung

Checked by: Raymond Dai



## ***Appendix 4.3***

### ***Wind Data***





Wind Speed and Wind Direction

Date	Time	Wind Speed (m/s)	Wind Direction (degree)
1-Aug-23	00:00	0.0	130(SE)
	01:00	0.7	142(SE)
	02:00	0.7	279(W)
	03:00	0.0	195(SSW)
	04:00	0.0	229(SW)
	05:00	0.0	174(S)
	06:00	0.0	201(SSW)
	07:00	0.5	225(SW)
	08:00	0.0	205(SSW)
	09:00	0.0	203(SSW)
	10:00	0.0	142(SE)
	11:00	0.0	296(WNW)
	12:00	1.3	187(S)
	13:00	0.9	86(E)
	14:00	0.5	169(S)
	15:00	0.9	267(W)
	16:00	0.0	106(ESE)
	17:00	1.3	84(E)
	18:00	0.0	93(E)
	19:00	0.0	131(SE)
	20:00	0.0	107(ESE)
	21:00	0.0	263(W)
	22:00	0.0	246(WSW)
23:00	0.0	257(WSW)	
2-Aug-23	00:00	0.7	238(WSW)
	01:00	0.0	214(SW)
	02:00	0.0	223(SW)
	03:00	0.0	268(W)
	04:00	0.0	84(E)
	05:00	0.0	12(NNE)
	06:00	0.0	303(WNW)
	07:00	0.0	321(NW)
	08:00	0.0	23(NNE)
	09:00	0.0	52(NE)
	10:00	0.7	263(W)
	11:00	1.1	155(SSE)
	12:00	3.5	41(NE)
	13:00	5.3	86(E)
	14:00	1.9	217(SW)
	15:00	1.5	181(S)
	16:00	1.3	315(NW)
	17:00	2.1	77(ENE)
	18:00	2.3	216(SW)
	19:00	0.9	89(E)
	20:00	1.7	31(NNE)
	21:00	0.5	282(WNW)
	22:00	0.0	252(WSW)
23:00	0.0	182(S)	



Wind Speed and Wind Direction

Date	Time	Wind Speed (m/s)	Wind Direction (degree)
3-Aug-23	00:00	0.5	269(W)
	01:00	0.0	294(WNW)
	02:00	0.0	275(W)
	03:00	1.1	52(NE)
	04:00	0.0	279(W)
	05:00	1.1	71(ENE)
	06:00	0.0	163(SSE)
	07:00	1.1	46(NE)
	08:00	0.9	287(WNW)
	09:00	0.0	236(SW)
	10:00	0.5	223(SW)
	11:00	0.5	235(SW)
	12:00	0.7	139(SE)
	13:00	1.1	275(W)
	14:00	2.7	75(ENE)
	15:00	0.5	224(SW)
	16:00	1.1	305(NW)
	17:00	1.9	261(W)
	18:00	0.9	314(NW)
	19:00	1.1	268(W)
	20:00	0.7	264(W)
	21:00	1.9	281(W)
	22:00	0.9	279(W)
23:00	0.5	246(WSW)	
4-Aug-23	00:00	1.1	282(WNW)
	01:00	1.7	297(WNW)
	02:00	0.7	271(W)
	03:00	0.0	258(WSW)
	04:00	0.5	273(W)
	05:00	0.9	267(W)
	06:00	0.0	168(SSE)
	07:00	0.0	145(SE)
	08:00	0.0	263(W)
	09:00	1.5	317(NW)
	10:00	2.1	257(WSW)
	11:00	2.1	309(NW)
	12:00	1.7	194(SSW)
	13:00	2.7	302(WNW)
	14:00	1.9	304(NW)
	15:00	1.5	229(SW)
	16:00	1.9	184(S)
	17:00	2.5	212(SSW)
	18:00	1.7	310(NW)
	19:00	1.7	301(WNW)
	20:00	1.3	279(W)
	21:00	1.7	297(WNW)
	22:00	1.1	302(WNW)
23:00	0.9	286(WNW)	



Wind Speed and Wind Direction

Date	Time	Wind Speed (m/s)	Wind Direction (degree)
5-Aug-23	00:00	1.7	294(WNW)
	01:00	1.3	292(WNW)
	02:00	1.5	280(W)
	03:00	0.0	298(WNW)
	04:00	1.1	272(W)
	05:00	0.5	283(WNW)
	06:00	0.0	268(W)
	07:00	1.1	269(W)
	08:00	0.7	283(WNW)
	09:00	1.9	271(W)
	10:00	1.5	259(W)
	11:00	2.5	297(WNW)
	12:00	4.7	257(WSW)
	13:00	2.3	266(W)
	14:00	2.3	307(NW)
	15:00	2.1	323(NW)
	16:00	3.7	257(WSW)
	17:00	3.3	271(W)
	18:00	0.5	120(ESE)
	19:00	1.5	301(WNW)
	20:00	1.9	289(WNW)
	21:00	1.3	247(WSW)
	22:00	1.1	296(WNW)
23:00	1.1	285(WNW)	
6-Aug-23	00:00	2.1	308(NW)
	01:00	1.3	306(NW)
	02:00	1.1	296(WNW)
	03:00	1.9	283(WNW)
	04:00	0.9	253(WSW)
	05:00	0.0	146(SE)
	06:00	0.5	299(WNW)
	07:00	0.5	232(SW)
	08:00	2.1	95(E)
	09:00	0.5	270(W)
	10:00	0.0	301(WNW)
	11:00	3.7	311(NW)
	12:00	1.5	288(WNW)
	13:00	3.7	295(WNW)
	14:00	2.1	285(WNW)
	15:00	3.3	302(WNW)
	16:00	1.9	326(NW)
	17:00	2.1	287(WNW)
	18:00	2.1	213(SSW)
	19:00	1.3	58(ENE)
	20:00	1.7	139(SE)
	21:00	1.1	303(WNW)
	22:00	0.0	282(WNW)
23:00	0.7	283(WNW)	



Wind Speed and Wind Direction

Date	Time	Wind Speed (m/s)	Wind Direction (degree)
7-Aug-23	00:00	0.0	259(W)
	01:00	0.0	264(W)
	02:00	1.1	289(WNW)
	03:00	0.0	236(SW)
	04:00	0.7	71(ENE)
	05:00	0.9	140(SE)
	06:00	0.0	195(SSW)
	07:00	0.7	77(ENE)
	08:00	0.0	263(W)
	09:00	0.9	143(SE)
	10:00	1.7	72(ENE)
	11:00	0.9	283(WNW)
	12:00	1.5	126(SE)
	13:00	0.7	76(ENE)
	14:00	0.5	169(S)
	15:00	0.5	275(W)
	16:00	0.7	250(WSW)
	17:00	1.3	249(WSW)
	18:00	1.3	291(WNW)
	19:00	0.9	172(S)
	20:00	1.1	238(WSW)
	21:00	0.7	291(WNW)
	22:00	0.9	248(WSW)
23:00	0.7	47(NE)	
8-Aug-23	00:00	0.0	273(W)
	01:00	0.7	295(WNW)
	02:00	1.1	301(WNW)
	03:00	0.7	286(WNW)
	04:00	0.0	221(SW)
	05:00	0.0	152(SSE)
	06:00	0.0	43(NE)
	07:00	0.9	139(SE)
	08:00	1.5	99(E)
	09:00	0.7	72(ENE)
	10:00	0.0	270(W)
	11:00	0.9	296(WNW)
	12:00	1.1	286(WNW)
	13:00	1.3	332(NNW)
	14:00	1.5	268(W)
	15:00	2.1	290(WNW)
	16:00	1.9	217(SW)
	17:00	0.7	278(W)
	18:00	1.9	237(WSW)
	19:00	1.7	293(WNW)
	20:00	0.9	287(WNW)
	21:00	0.7	277(W)
	22:00	1.1	271(W)
23:00	0.0	271(W)	



Wind Speed and Wind Direction

Date	Time	Wind Speed (m/s)	Wind Direction (degree)
9-Aug-23	00:00	0.0	244(WSW)
	01:00	0.9	127(SE)
	02:00	0.9	97(E)
	03:00	0.0	137(SE)
	04:00	0.0	114(ESE)
	05:00	0.9	76(ENE)
	06:00	0.0	111(ESE)
	07:00	0.7	121(ESE)
	08:00	0.9	292(WNW)
	09:00	1.5	326(NW)
	10:00	1.1	255(WSW)
	11:00	0.5	250(WSW)
	12:00	1.9	280(W)
	13:00	1.7	276(W)
	14:00	0.7	220(SW)
	15:00	2.5	296(WNW)
	16:00	0.7	256(WSW)
	17:00	2.1	325(NW)
	18:00	1.5	252(WSW)
	19:00	1.9	276(W)
	20:00	1.7	296(WNW)
	21:00	1.1	265(W)
	22:00	1.1	300(WNW)
23:00	1.5	291(WNW)	
10-Aug-23	00:00	1.1	273(W)
	01:00	0.9	107(ESE)
	02:00	0.0	228(SW)
	03:00	0.0	265(W)
	04:00	0.5	287(WNW)
	05:00	0.0	275(W)
	06:00	0.0	175(S)
	07:00	0.0	158(SSE)
	08:00	0.0	203(SSW)
	09:00	1.1	65(ENE)
	10:00	2.1	52(NE)
	11:00	1.1	106(ESE)
	12:00	1.3	4(N)
	13:00	0.9	240(WSW)
	14:00	0.0	292(WNW)
	15:00	0.7	269(W)
	16:00	1.3	305(NW)
	17:00	1.1	272(W)
	18:00	0.7	128(SE)
	19:00	0.7	340(NNW)
	20:00	0.7	283(WNW)
	21:00	0.0	286(WNW)
	22:00	1.5	326(NW)
23:00	0.0	118(ESE)	



Wind Speed and Wind Direction

Date	Time	Wind Speed (m/s)	Wind Direction (degree)
11-Aug-23	00:00	0.7	98(E)
	01:00	0.5	297(WNW)
	02:00	0.7	280(W)
	03:00	0.0	258(WSW)
	04:00	0.0	222(SW)
	05:00	0.0	153(SSE)
	06:00	0.0	324(NW)
	07:00	0.0	271(W)
	08:00	0.7	307(NW)
	09:00	1.3	304(NW)
	10:00	0.7	285(WNW)
	11:00	2.3	295(WNW)
	12:00	1.1	311(NW)
	13:00	1.5	128(SE)
	14:00	1.3	222(SW)
	15:00	1.3	246(WSW)
	16:00	3.1	293(WNW)
	17:00	0.0	214(SW)
	18:00	2.1	269(W)
	19:00	0.7	284(WNW)
	20:00	1.5	258(WSW)
	21:00	0.7	279(W)
	22:00	0.0	297(WNW)
23:00	1.3	90(E)	
12-Aug-23	00:00	0.0	213(SSW)
	01:00	0.0	270(W)
	02:00	0.0	210(SSW)
	03:00	0.0	291(WNW)
	04:00	0.0	278(W)
	05:00	0.0	292(WNW)
	06:00	0.0	74(ENE)
	07:00	0.7	67(ENE)
	08:00	0.7	280(W)
	09:00	0.5	181(S)
	10:00	0.7	295(WNW)
	11:00	1.3	260(W)
	12:00	2.7	311(NW)
	13:00	1.3	275(W)
	14:00	1.7	270(W)
	15:00	2.3	286(WNW)
	16:00	1.9	318(NW)
	17:00	1.1	287(WNW)
	18:00	1.1	315(NW)
	19:00	1.3	282(WNW)
	20:00	0.7	277(W)
	21:00	0.9	111(ESE)
	22:00	0.0	2(N)
23:00	1.7	67(ENE)	



Wind Speed and Wind Direction

Date	Time	Wind Speed (m/s)	Wind Direction (degree)
13-Aug-23	00:00	0.7	122(ESE)
	01:00	0.7	154(SSE)
	02:00	1.5	103(ESE)
	03:00	0.0	190(S)
	04:00	0.5	214(SW)
	05:00	0.0	266(W)
	06:00	0.7	305(NW)
	07:00	0.0	273(W)
	08:00	0.0	227(SW)
	09:00	0.9	248(WSW)
	10:00	2.1	241(WSW)
	11:00	0.9	266(W)
	12:00	0.9	125(SE)
	13:00	1.5	90(E)
	14:00	1.9	263(W)
	15:00	2.1	275(W)
	16:00	1.3	286(WNW)
	17:00	1.1	275(W)
	18:00	1.1	284(WNW)
	19:00	1.1	146(SE)
	20:00	1.1	310(NW)
	21:00	0.0	176(S)
	22:00	0.9	95(E)
23:00	0.7	132(SE)	
14-Aug-23	00:00	0.7	178(S)
	01:00	0.0	292(WNW)
	02:00	0.9	107(ESE)
	03:00	0.0	295(WNW)
	04:00	0.0	115(ESE)
	05:00	0.0	322(NW)
	06:00	0.9	105(ESE)
	07:00	0.9	55(NE)
	08:00	1.3	80(E)
	09:00	0.0	205(SSW)
	10:00	1.3	270(W)
	11:00	0.5	241(WSW)
	12:00	0.9	8(N)
	13:00	0.0	254(WSW)
	14:00	0.9	287(WNW)
	15:00	2.5	305(NW)
	16:00	2.1	330(NNW)
	17:00	1.7	287(WNW)
	18:00	2.1	298(WNW)
	19:00	0.7	276(W)
	20:00	0.7	239(WSW)
	21:00	0.9	280(W)
	22:00	0.9	279(W)
23:00	1.3	73(ENE)	



Wind Speed and Wind Direction

Date	Time	Wind Speed (m/s)	Wind Direction (degree)
15-Aug-23	00:00	0.9	130(SE)
	01:00	0.0	136(SE)
	02:00	0.0	211(SSW)
	03:00	0.0	120(ESE)
	04:00	0.0	133(SE)
	05:00	0.0	249(WSW)
	06:00	0.5	115(ESE)
	07:00	0.0	111(ESE)
	08:00	0.7	234(SW)
	09:00	0.7	311(NW)
	10:00	0.9	151(SSE)
	11:00	2.1	266(W)
	12:00	1.5	102(ESE)
	13:00	1.7	255(WSW)
	14:00	0.9	270(W)
	15:00	0.0	247(WSW)
	16:00	2.5	286(WNW)
	17:00	1.5	284(WNW)
	18:00	0.7	276(W)
	19:00	0.9	283(WNW)
	20:00	1.3	66(ENE)
	21:00	0.0	87(E)
	22:00	0.0	277(W)
23:00	0.0	239(WSW)	
16-Aug-23	00:00	0.0	143(SE)
	01:00	0.7	273(W)
	02:00	0.0	311(NW)
	03:00	0.0	283(WNW)
	04:00	0.0	285(WNW)
	05:00	0.0	190(S)
	06:00	0.0	94(E)
	07:00	0.0	126(SE)
	08:00	1.7	322(NW)
	09:00	1.3	308(NW)
	10:00	1.5	322(NW)
	11:00	1.9	212(SSW)
	12:00	1.9	291(WNW)
	13:00	2.9	290(WNW)
	14:00	3.3	307(NW)
	15:00	3.3	311(NW)
	16:00	3.3	314(NW)
	17:00	1.5	269(W)
	18:00	1.3	298(WNW)
	19:00	0.7	303(WNW)
	20:00	1.3	310(NW)
	21:00	1.5	240(WSW)
	22:00	0.9	274(W)
23:00	0.0	196(SSW)	





Wind Speed and Wind Direction

Date	Time	Wind Speed (m/s)	Wind Direction (degree)
17-Aug-23	00:00	0.5	268(W)
	01:00	0.9	291(WNW)
	02:00	0.0	341(NNW)
	03:00	0.9	260(W)
	04:00	0.5	268(W)
	05:00	1.3	230(SW)
	06:00	0.7	270(W)
	07:00	1.1	267(W)
	08:00	0.9	274(W)
	09:00	2.3	276(W)
	10:00	1.7	273(W)
	11:00	2.3	299(WNW)
	12:00	1.9	261(W)
	13:00	1.7	326(NW)
	14:00	1.3	160(SSE)
	15:00	1.3	307(NW)
	16:00	0.0	220(SW)
	17:00	0.7	67(ENE)
	18:00	0.0	266(W)
	19:00	0.5	290(WNW)
	20:00	0.0	300(WNW)
	21:00	0.9	275(W)
	22:00	1.1	212(SSW)
23:00	0.9	123(ESE)	
18-Aug-23	00:00	0.9	81(E)
	01:00	0.0	206(SSW)
	02:00	0.0	220(SW)
	03:00	0.7	289(WNW)
	04:00	1.7	84(E)
	05:00	0.0	268(W)
	06:00	0.7	273(W)
	07:00	0.0	268(W)
	08:00	1.3	311(NW)
	09:00	0.7	61(ENE)
	10:00	0.9	96(E)
	11:00	1.7	81(E)
	12:00	1.1	129(SE)
	13:00	0.0	245(WSW)
	14:00	0.0	77(ENE)
	15:00	0.5	262(W)
	16:00	1.7	269(W)
	17:00	0.9	278(W)
	18:00	2.1	239(WSW)
	19:00	0.0	257(WSW)
	20:00	1.1	99(E)
	21:00	0.0	134(SE)
	22:00	0.0	140(SE)
23:00	0.5	126(SE)	



Wind Speed and Wind Direction

Date	Time	Wind Speed (m/s)	Wind Direction (degree)
19-Aug-23	00:00	0.0	211(SSW)
	01:00	0.5	176(S)
	02:00	0.7	237(WSW)
	03:00	0.0	113(ESE)
	04:00	0.0	80(E)
	05:00	0.0	221(SW)
	06:00	0.0	75(ENE)
	07:00	0.9	86(E)
	08:00	0.5	158(SSE)
	09:00	1.1	247(WSW)
	10:00	1.1	244(WSW)
	11:00	1.7	293(WNW)
	12:00	1.7	49(NE)
	13:00	0.5	281(W)
	14:00	1.5	329(NNW)
	15:00	0.9	138(SE)
	16:00	0.0	267(W)
	17:00	1.7	288(WNW)
	18:00	0.9	286(WNW)
	19:00	0.0	242(WSW)
	20:00	1.1	278(W)
	21:00	0.7	115(ESE)
	22:00	0.7	113(ESE)
23:00	0.0	118(ESE)	
20-Aug-23	00:00	1.3	89(E)
	01:00	0.7	79(E)
	02:00	0.0	106(ESE)
	03:00	1.1	286(WNW)
	04:00	0.9	76(ENE)
	05:00	0.0	242(WSW)
	06:00	0.9	103(ESE)
	07:00	0.0	282(WNW)
	08:00	1.1	44(NE)
	09:00	1.1	137(SE)
	10:00	0.9	216(SW)
	11:00	1.1	139(SE)
	12:00	0.0	258(WSW)
	13:00	1.3	61(ENE)
	14:00	1.1	170(S)
	15:00	0.7	289(WNW)
	16:00	0.9	223(SW)
	17:00	1.5	122(ESE)
	18:00	1.5	111(ESE)
	19:00	0.7	93(E)
	20:00	1.3	100(E)
	21:00	0.7	99(E)
	22:00	0.9	71(ENE)
23:00	2.1	78(ENE)	



Wind Speed and Wind Direction

Date	Time	Wind Speed (m/s)	Wind Direction (degree)
21-Aug-23	00:00	1.5	87(E)
	01:00	1.3	39(NE)
	02:00	0.9	27(NNE)
	03:00	1.3	104(ESE)
	04:00	1.3	107(ESE)
	05:00	1.5	74(ENE)
	06:00	0.0	164(SSE)
	07:00	0.9	77(ENE)
	08:00	1.5	127(SE)
	09:00	1.7	56(NE)
	10:00	2.3	202(SSW)
	11:00	2.1	230(SW)
	12:00	3.1	177(S)
	13:00	3.3	73(ENE)
	14:00	3.3	212(SSW)
	15:00	1.5	262(W)
	16:00	1.3	135(SE)
	17:00	1.5	78(ENE)
	18:00	0.5	138(SE)
	19:00	0.9	124(SE)
	20:00	1.7	65(ENE)
	21:00	0.7	82(E)
	22:00	1.3	24(NNE)
23:00	1.1	48(NE)	
22-Aug-23	00:00	0.7	113(ESE)
	01:00	1.3	71(ENE)
	02:00	0.5	124(SE)
	03:00	1.1	271(W)
	04:00	1.3	91(E)
	05:00	0.0	193(SSW)
	06:00	0.7	93(E)
	07:00	0.0	60(ENE)
	08:00	0.7	13(NNE)
	09:00	0.7	263(W)
	10:00	0.7	257(WSW)
	11:00	2.1	314(NW)
	12:00	2.5	281(W)
	13:00	1.5	322(NW)
	14:00	1.5	256(WSW)
	15:00	1.3	243(WSW)
	16:00	1.5	107(ESE)
	17:00	1.3	57(ENE)
	18:00	1.3	79(E)
	19:00	1.3	64(ENE)
	20:00	0.9	150(SSE)
	21:00	1.7	123(ESE)
	22:00	0.9	115(ESE)
23:00	0.7	92(E)	



Wind Speed and Wind Direction

Date	Time	Wind Speed (m/s)	Wind Direction (degree)
23-Aug-23	00:00	0.0	181(S)
	01:00	0.9	98(E)
	02:00	0.0	274(W)
	03:00	0.7	147(SSE)
	04:00	0.7	286(WNW)
	05:00	1.3	116(ESE)
	06:00	0.5	82(E)
	07:00	0.9	75(ENE)
	08:00	1.3	112(ESE)
	09:00	1.7	160(SSE)
	10:00	0.9	21(NNE)
	11:00	1.3	279(W)
	12:00	2.3	208(SSW)
	13:00	2.5	288(WNW)
	14:00	2.1	301(WNW)
	15:00	2.1	299(WNW)
	16:00	1.1	293(WNW)
	17:00	0.7	31(NNE)
	18:00	0.9	144(SE)
	19:00	1.5	137(SE)
	20:00	1.5	86(E)
	21:00	1.5	171(S)
	22:00	2.3	85(E)
23:00	1.7	59(ENE)	
24-Aug-23	00:00	0.7	197(SSW)
	01:00	1.1	84(E)
	02:00	1.7	77(ENE)
	03:00	0.0	112(ESE)
	04:00	0.9	89(E)
	05:00	0.9	87(E)
	06:00	1.1	92(E)
	07:00	1.3	85(E)
	08:00	1.7	156(SSE)
	09:00	1.5	27(NNE)
	10:00	0.9	65(ENE)
	11:00	0.7	254(WSW)
	12:00	0.7	277(W)
	13:00	1.9	157(SSE)
	14:00	1.7	288(WNW)
	15:00	1.3	137(SE)
	16:00	0.9	236(SW)
	17:00	1.5	70(ENE)
	18:00	2.5	105(ESE)
	19:00	0.7	81(E)
	20:00	1.1	143(SE)
	21:00	1.7	51(NE)
	22:00	1.3	76(ENE)
23:00	0.5	148(SSE)	



Wind Speed and Wind Direction

Date	Time	Wind Speed (m/s)	Wind Direction (degree)
25-Aug-23	00:00	0.0	347(NNW)
	01:00	0.0	80(E)
	02:00	1.3	67(ENE)
	03:00	0.7	92(E)
	04:00	1.3	61(ENE)
	05:00	0.9	67(ENE)
	06:00	0.0	118(ESE)
	07:00	0.0	269(W)
	08:00	0.9	194(SSW)
	09:00	0.9	82(E)
	10:00	0.0	313(NW)
	11:00	2.3	160(SSE)
	12:00	3.1	150(SSE)
	13:00	0.9	251(WSW)
	14:00	1.3	46(NE)
	15:00	1.1	117(ESE)
	16:00	1.1	118(ESE)
	17:00	1.9	57(ENE)
	18:00	1.3	113(ESE)
	19:00	1.1	140(SE)
	20:00	1.5	65(ENE)
	21:00	1.5	88(E)
	22:00	0.9	124(SE)
23:00	0.9	58(ENE)	
26-Aug-23	00:00	0.9	79(E)
	01:00	0.9	78(ENE)
	02:00	0.9	83(E)
	03:00	0.5	90(E)
	04:00	0.0	160(SSE)
	05:00	0.0	260(W)
	06:00	0.5	120(ESE)
	07:00	0.0	102(ESE)
	08:00	1.1	92(E)
	09:00	0.9	42(NE)
	10:00	0.9	20(NNE)
	11:00	0.0	277(W)
	12:00	1.1	106(ESE)
	13:00	1.3	17(NNE)
	14:00	1.5	303(WNW)
	15:00	1.7	285(WNW)
	16:00	1.5	106(ESE)
	17:00	0.5	114(ESE)
	18:00	1.9	96(E)
	19:00	0.7	146(SE)
	20:00	0.5	229(SW)
	21:00	1.3	125(SE)
	22:00	1.3	103(ESE)
23:00	1.1	201(SSW)	



Wind Speed and Wind Direction

Date	Time	Wind Speed (m/s)	Wind Direction (degree)
27-Aug-23	00:00	1.1	105(ESE)
	01:00	1.3	78(ENE)
	02:00	1.3	53(NE)
	03:00	0.7	58(ENE)
	04:00	0.5	137(SE)
	05:00	1.1	85(E)
	06:00	0.0	298(WNW)
	07:00	0.5	311(NW)
	08:00	0.9	79(E)
	09:00	1.1	89(E)
	10:00	0.9	289(WNW)
	11:00	1.3	265(W)
	12:00	0.9	98(E)
	13:00	3.9	280(W)
	14:00	0.7	108(ESE)
	15:00	0.9	84(E)
	16:00	1.5	97(E)
	17:00	2.5	74(ENE)
	18:00	1.3	275(W)
	19:00	0.9	52(NE)
	20:00	2.7	115(ESE)
	21:00	1.5	110(ESE)
	22:00	1.3	68(ENE)
23:00	1.5	73(ENE)	
28-Aug-23	00:00	1.5	105(ESE)
	01:00	1.1	82(E)
	02:00	0.9	96(E)
	03:00	0.9	86(E)
	04:00	1.1	113(ESE)
	05:00	0.7	117(ESE)
	06:00	0.7	97(E)
	07:00	0.7	126(SE)
	08:00	0.9	93(E)
	09:00	1.1	117(ESE)
	10:00	2.7	132(SE)
	11:00	3.1	312(NW)
	12:00	2.3	86(E)
	13:00	1.9	95(E)
	14:00	1.1	299(WNW)
	15:00	1.9	89(E)
	16:00	1.7	78(ENE)
	17:00	0.7	301(WNW)
	18:00	1.7	131(SE)
	19:00	1.5	86(E)
	20:00	1.3	88(E)
	21:00	1.7	83(E)
	22:00	1.7	76(ENE)
23:00	0.7	343(NNW)	



Wind Speed and Wind Direction

Date	Time	Wind Speed (m/s)	Wind Direction (degree)
29-Aug-23	00:00	0.7	75(ENE)
	01:00	0.9	53(NE)
	02:00	0.7	123(ESE)
	03:00	0.7	161(SSE)
	04:00	0.0	152(SSE)
	05:00	0.9	63(ENE)
	06:00	0.9	12(NNE)
	07:00	0.0	109(ESE)
	08:00	0.7	33(NNE)
	09:00	1.1	70(ENE)
	10:00	1.3	119(ESE)
	11:00	1.1	113(ESE)
	12:00	1.5	47(NE)
	13:00	2.1	274(W)
	14:00	1.7	83(E)
	15:00	0.0	258(WSW)
	16:00	1.1	111(ESE)
	17:00	0.7	88(E)
	18:00	0.0	266(W)
	19:00	1.1	144(SE)
	20:00	0.0	196(SSW)
	21:00	0.0	78(ENE)
	22:00	1.7	54(NE)
23:00	1.3	67(ENE)	
30-Aug-23	00:00	1.9	59(ENE)
	01:00	1.7	65(ENE)
	02:00	2.5	48(NE)
	03:00	0.7	168(SSE)
	04:00	1.3	236(SW)
	05:00	2.5	62(ENE)
	06:00	1.1	319(NW)
	07:00	1.3	39(NE)
	08:00	1.9	70(ENE)
	09:00	1.9	99(E)
	10:00	5.7	89(E)
	11:00	3.7	79(E)
	12:00	3.7	125(SE)
	13:00	2.3	103(ESE)
	14:00	1.3	171(S)
	15:00	2.1	202(SSW)
	16:00	1.9	276(W)
	17:00	1.9	64(ENE)
	18:00	0.9	58(ENE)
	19:00	0.9	92(E)
	20:00	0.0	249(WSW)
	21:00	0.9	63(ENE)
	22:00	2.9	58(ENE)
23:00	1.3	279(W)	



**Wind Speed and Wind Direction**

Date	Time	Wind Speed (m/s)	Wind Direction (degree)
31-Aug-23	00:00	1.3	91(E)
	01:00	1.1	152(SSE)
	02:00	2.1	96(E)
	03:00	4.3	63(ENE)
	04:00	1.7	91(E)
	05:00	2.3	80(E)
	06:00	4.5	68(ENE)
	07:00	0.9	104(ESE)
	08:00	3.1	46(NE)
	09:00	2.7	92(E)
	10:00	1.7	164(SSE)
	11:00	0.0	128(SE)
	12:00	1.9	141(SE)
	13:00	2.3	74(ENE)
	14:00	3.1	65(ENE)
	15:00	1.9	293(WNW)
	16:00	1.3	267(W)
	17:00	0.9	267(W)
	18:00	1.3	34(NE)
	19:00	0.0	238(WSW)
	20:00	0.7	123(ESE)
	21:00	0.0	303(WNW)
	22:00	1.3	279(W)
	23:00	0.9	176(S)





## ***Appendix 5.1***

# ***Monitoring Schedule for Reporting Month and Next Reporting Month***

---



**Contract No. SPW 12/2021**  
**Environmental Team (2021-2024)**  
**for Shek Wui Effluent Polishing Plant - Main Works**  
**Impact Monitoring Schedule**  
**Aug 2023**

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
		1-Aug	2-Aug	3-Aug	4-Aug	5-Aug
			NM	AQM+24hr TSP	AQM + 1hr TSP	
					Ecological Monitoring	
6-Aug	7-Aug	8-Aug	9-Aug	10-Aug	11-Aug	12-Aug
	Ecological Monitoring		AQM+24hr TSP	AQM + 1hr TSP		
				NM		
13-Aug	14-Aug	15-Aug	16-Aug	17-Aug	18-Aug	19-Aug
	Ecological Monitoring	AQM+24hr TSP	AQM + 1hr TSP			
			NM			
20-Aug	21-Aug	22-Aug	23-Aug	24-Aug	25-Aug	26-Aug
		AQM+24hr TSP				AQM+24hr TSP
		AQM + 1hr TSP				
		NM				
27-Aug	28-Aug	29-Aug	30-Aug	31-Aug		
	AQM + 1hr TSP					
	NM		Ecological Monitoring	Ecological Monitoring		

Remarks

- AQM: Air Quality Monitoring
- NM: Noise Monitoring, the monitoring dates are tentative and subject to change
- Ecological Monitoring dates are tentative and subject to change based on real-time tide.
- Due to power failure, 24 hr TSP AQM scheduled on 21 Aug 2023 at both AM1a\* and AM2a were suspended, while it has been resumed on 22 Aug 2023 for AM1a\*, the 24 hr TSP AQM at AM2a will be suspended until further notice
- Ecological monitoring scheduled on 24th August 2023 was rescheduled to 30 Aug 2023 due to COVID infection of surveyor.



**Contract No. SPW 12/2021**  
**Environmental Team (2021-2024)**  
**for Shek Wui Effluent Polishing Plant - Main Works**  
**Tentative Impact Monitoring Schedule**  
**Sep 2023**

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
					1-Sep AQM+24hr TSP	2-Sep
3-Sep	4-Sep AQM + 1hr TSP	5-Sep	6-Sep Ecological Monitoring	7-Sep AQM+24hr TSP	8-Sep	9-Sep AQM + 1hr TSP
10-Sep	11-Sep	12-Sep	13-Sep AQM+24hr TSP	14-Sep AQM + 1hr TSP NM	15-Sep Ecological Monitoring	16-Sep
17-Sep	18-Sep	19-Sep AQM+24hr TSP	20-Sep AQM + 1hr TSP NM	21-Sep	22-Sep Ecological Monitoring	23-Sep
24-Sep	25-Sep AQM+24hr TSP	26-Sep AQM + 1hr TSP NM	27-Sep	28-Sep AQM+24hr TSP	29-Sep AQM + 1hr TSP Ecological Monitoring	30-Sep

Remarks

- AQM: Air Quality Monitoring
- NM: Noise Monitoring, the monitoring dates are tentative and subject to change
- Ecological Monitoring dates are tentative and subject to change based on real-time tide.
- 1-hr TSP AQM scheduled on 2nd September 2023 was rescheduled to 4th September 2023 due to typhoon signal no. 8
- 1-hr TSP AQM scheduled on 8th September 2023 was rescheduled to 9th September 2023 due to black rainstorm signal.
- Noise monitoring scheduled on 8th September 2023 was cancelled due to rainfall on 8th and 9th September 2023.



**Contract No. SPW 12/2021**  
**Environmental Team (2021-2024)**  
**for Shek Wui Effluent Polishing Plant - Main Works**  
**Tentative Impact Monitoring Schedule**  
**Oct 2023**

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
1-Oct	2-Oct	3-Oct	4-Oct	5-Oct	6-Oct	7-Oct
			AQM+24hr TSP	AQM + 1hr TSP NM	Ecological Monitoring	
8-Oct	9-Oct	10-Oct	11-Oct	12-Oct	13-Oct	14-Oct
		AQM+24hr TSP	AQM + 1hr TSP NM		Ecological Monitoring	
15-Oct	16-Oct	17-Oct	18-Oct	19-Oct	20-Oct	21-Oct
	AQM+24hr TSP	AQM + 1hr TSP NM			AQM+24hr TSP	AQM + 1hr TSP
					Ecological Monitoring	
22-Oct	23-Oct	24-Oct	25-Oct	26-Oct	27-Oct	28-Oct
				AQM+24hr TSP	AQM + 1hr TSP NM	
					Ecological Monitoring	
29-Oct	30-Oct	31-Oct				

Remarks

- AQM: Air Quality Monitoring
- NM: Noise Monitoring, the monitoring dates are tentative and subject to change
- Ecological Monitoring dates are tentative and subject to change based on real-time tide.



## ***Appendix 5.2***

# ***Noise Monitoring Results and Graphical Presentations***



### Noise Monitoring Result

Location: NM1 - G/F, Wai Loi Tsuen

Date	Time	Weather	Wind Speed (m/s)	Measurement Noise Level			Baseline Level	Construction Noise Level	Limit Level
				Leq	L10	L90	Leq	Leq	Leq
Unit: dB(A), (30min)									
02/08/2023	14:15	Fine	0.0	59.3	57.5	51.9	63.4	59.3	75
10/08/2023	8:30	Fine	0.0	57.0	59.0	51.1	63.4	57.0	75
16/08/2023	13:20	Fine	0.0	56.4	58.2	53.2	63.4	56.4	75
22/08/2023	14:40	Cloudy	0.0	57.1	56.6	51.3	63.4	57.1	75
28/08/2023	14:40	Cloudy	0.0	60.2	58.5	53.4	63.4	60.2	75

Location: NM2 - G/F, Fu Tei Au

Date	Time	Weather	Wind Speed (m/s)	Measurement Noise Level			Baseline Level	Construction Noise Level	Limit Level
				Leq	L10	L90	Leq	Leq	Leq
Unit: dB(A), (30-min)									
02/08/2023	13:30	Fine	0.0	66.0	66.7	56.8	58.0	65.3	75
10/08/2023	16:00	Fine	0.0	61.9	65.4	56.1	58.0	59.6	75
16/08/2023	10:10	Fine	2.1	63.6	66.8	56.6	58.0	62.2	75
22/08/2023	11:20	Cloudy	0.0	63.4	64.2	56.9	58.0	61.9	75
28/08/2023	15:25	Cloudy	0.0	61.3	62.0	59.6	58.0	58.6	75




Location: NM3 - G/F, Man kok Village

Date	Time	Weather	Wind Speed (m/s)	Measurement Noise Level			Baseline Level	Construction Noise Level	Limit Level
				Leq	L10	L90	Leq	Leq	Leq
Unit: dB(A), (30min)									
02/08/2023	15:05	Fine	0.0	68.0	67.9	66.5	63.4	66.2	75
10/08/2023	16:45	Fine	0.0	61.7	63.8	55.7	63.4	61.7	75
16/08/2023	11:30	Fine	0.0	61.1	61.9	58.8	63.4	61.1	75
22/08/2023	16:00	Cloudy	0.0	65.7	66.8	64.2	63.4	61.8	75
28/08/2023	14:00	Cloudy	0.0	62.3	64.1	58.6	63.4	62.3	75

\* Free field correction (Additional 3dB(A)) was made on NM1, NM2, and NM3 measurement result



**Graphic Presentation of Noise Monitoring Result**  
**Day Time (0700 - 1900hrs on normal weekdays)**





## ***Appendix 5.3***

# ***Air Quality Monitoring Results and Graphical Presentations***

---





Report on 1-hour TSP monitoring at AM1 - Wai Loi Tsuen  
Action Level ( $\mu\text{g}/\text{m}^3$ ) - 320  
Limit Level ( $\mu\text{g}/\text{m}^3$ ) - 500

Date	Weather Condition	Time	Mass Concentration ( $\mu\text{g}/\text{m}^3$ )	Model No.	Serial No.
4-Aug-23	Fine	9:05	6	AEROCET 831	C15622
4-Aug-23	Fine	10:06	5		
4-Aug-23	Fine	11:07	4		
10-Aug-23	Fine	8:30	15		
10-Aug-23	Fine	9:32	8		
10-Aug-23	Fine	10:33	9		
16-Aug-23	Fine	9:34	18		
16-Aug-23	Fine	10:35	13		
16-Aug-23	Fine	11:36	12		
22-Aug-23	Cloudy	8:29	6		
22-Aug-23	Cloudy	9:30	6		
22-Aug-23	Cloudy	10:31	6		
28-Aug-23	Cloudy	11:05	8		
28-Aug-23	Cloudy	12:05	6		
28-Aug-23	Cloudy	13:06	6		



Report on 1-hour TSP monitoring at AM2 - Fu Tei Au

Action Level ( $\mu\text{g}/\text{m}^3$ ) - 322  
Limit Level ( $\mu\text{g}/\text{m}^3$ ) - 500

Date	Weather Condition	Time	Mass Concentration ( $\mu\text{g}/\text{m}^3$ )	Model No.	Serial No.
4-Aug-23	Fine	9:22	7	AEROCET 831	Y23153
4-Aug-23	Fine	10:22	6		
4-Aug-23	Fine	11:23	5		
10-Aug-23	Fine	8:16	19		
10-Aug-23	Fine	9:17	10		
10-Aug-23	Fine	10:18	10		
16-Aug-23	Fine	9:54	16		
16-Aug-23	Fine	10:55	13		
16-Aug-23	Fine	11:55	12		
22-Aug-23	Cloudy	8:29	7		
22-Aug-23	Cloudy	9:30	7		
22-Aug-23	Cloudy	10:31	6		
28-Aug-23	Cloudy	11:25	9		
28-Aug-23	Cloudy	12:26	6		
28-Aug-23	Cloudy	13:27	8		



Location: AM1a\* - Site boundary of the Shek Wu Hui STW (East), Roof floor of the control room of SWHSTW  
 Impact Monitoring Result on 24-hour TSP monitoring

Date	Sampling Time	Weather Condition	Pressure, hPa		Temp., °C		Filter paper no.	Filter Weight, g		Elapse Time, hr		Sampling Time, hr	Flow Rate, m <sup>3</sup> /min			Total Volume, m <sup>3</sup>	TSP Level, ug/m <sup>3</sup>	Model No.	Serial No.
			Initial	Final	Initial	Final		Initial	Final	Initial, Qsi	Final, Qsf		Average						
03-Aug-23	8:00	Cloudy	1002.8	1004.7	30.8	30.5	AM1a_24hr_011210	2.762	2.8430	17223.02	17247.02	24.00	1.40	1.40	1.40	2015	40	G3101	2036
09-Aug-23	8:00	Fine	1004.9	1004.7	30.3	29.2	AM1a_24hr_011212	2.7681	2.8371	17247.02	17271.02	24.00	1.23	1.23	1.23	1766	39		
15-Aug-23	8:00	Fine	1006.7	1006.8	29.9	30.6	AM1a_24hr_011214	2.7819	2.8378	17271.02	17295.02	24.00	1.05	1.05	1.05	1514	37		
22-Aug-23	8:00	Cloudy	1006.1	1005.3	30.0	30.4	AM1a_24hr_011216	2.7802	2.8515	17295.02	17319.02	24.00	1.27	1.27	1.27	1828	39		
26-Aug-23	8:00	Fine	1005.2	1003.2	29.7	29.4	AM1a_24hr_011221	2.7660	2.8428	17319.02	17343.02	24.00	1.34	1.34	1.34	1923	40		





Location: AM2a - Site Boundary of the Shek Wu Hui STW (North)  
 Impact Monitoring Result on 24-hour TSP monitoring

Date	Sampling Time	Weather Condition	Pressure, hPa		Temp., °C		Filter paper no.	Filter Weight, g		Elapse Time, hr		Sampling Time, hr	Flow Rate, m <sup>3</sup> /min			Total Volume, m <sup>3</sup>	TSP Level, ug/m <sup>3</sup>	Model No.	Serial No.
			Initial	Final	Initial	Final		Initial	Final	Initial, Qsi	Final, Qsf		Average						
03-Aug-23	8:00	Cloudy	1002.8	1004.7	30.8	30.5	AM2a_24hr_011211	2.7697	2.8484	13662.36	13686.36	24.00	1.61	1.61	1.61	2317	34	G3101	774
09-Aug-23	8:00	Fine	1004.9	1004.7	30.3	29.2	AM2a_24hr_011213	2.7722	2.8786	13686.36	13710.36	24.00	1.66	1.66	1.66	2385	45		
15-Aug-23	8:00	Fine	1006.7	1006.8	29.9	30.6	AM2a_24hr_011215	2.7799	2.8923	13710.36	13734.36	24.00	1.66	1.66	1.66	2385	47		
22-Aug-23	24hr-TSP monitoring was suspended due to power failure																		
26-Aug-23	24hr-TSP monitoring was suspended due to power failure																		





Graphic Presentation of TSP Result





Graphic Presentation of TSP Result





## ***Appendix 5.4***

### ***Details of Ecological Monitoring Results in the Reporting Month***

---

### Summary data of the Ecological Monitoring

Scientific Names	Common Names	Chinese Names	Waterbird	Point Count Abundance	Transect Count Abundance
<i>Ardeola bacchus</i>	Chinese Pond Heron	池鷺	X	66	+++++
<i>Bubulcus coromandus</i>	Eastern Cattle Egret	牛背鷺	X	15	++
<i>Ardea cinerea</i>	Grey Heron	蒼鷺	X	8	+
<i>Ardea alba</i>	Great Egret	大白鷺	X	10	+
<i>Egretta garzetta</i>	Little Egret	小白鷺	X	124	+++++
<i>Spilornis cheela</i>	Crested Serpent Eagle	蛇鵂		1	N/A
<i>Milvus migrans</i>	Black Kite	黑鷲	X	3	+
<i>Amaurornis phoenicurus</i>	White-breasted Waterhen	白胸苦惡鳥	X	1	+
<i>Himantopus himantopus</i>	Black-winged Stilt	黑翅長腳鷺	X	0	+
<i>Actitis hypoleucos</i>	Common Sandpiper	磯鷺	X	10	++
<i>Spilopelia chinensis</i>	Spotted Dove	珠頸斑鳩		66	+++++
<i>Centropus sinensis</i>	Greater Coucal	褐翅鴉鵂		0	+
<i>Eudynamis scolopaceus</i>	Asian Koel	噪鴉		2	+
<i>Apus nipalensis</i>	House Swift	小白腰雨燕		1	+
<i>Halcyon smyrnensis</i>	White-throated Kingfisher	白胸翡翠	X	3	+



Scientific Names	Common Names	Chinese Names	Waterbird	Point Count Abundance	Transect Count Abundance
<i>Alcedo atthis</i>	Common Kingfisher	普通翠鳥	X	1	+
<i>Ceryle rudis</i>	Pied Kingfisher	斑魚狗	X	3	+
<i>Urocissa erythroryncha</i>	Red-billed Blue Magpie	紅嘴藍鵲		2	+
<i>Pica pica</i>	Eurasian Magpie	喜鵲		1	+
<i>Parus cinereus</i>	Cinereous Tit	蒼背山雀		3	+
<i>Pycnonotus jocosus</i>	Red-whiskered Bulbul	紅耳鸛		117	+++++
<i>Pycnonotus sinensis</i>	Chinese Bulbul	白頭鸛		21	+++++
<i>Hirundo rustica</i>	Barn Swallow	家燕		11	++
<i>Phylloscopus fuscatus</i>	Dusky Warbler	褐柳鶯		1	+
<i>Prinia flaviventris</i>	Yellow-bellied Prinia	黃腹鷦鶯		6	++
<i>Prinia inornata</i>	Plain Prinia	純色鷦鶯		4	+
<i>Orthotomus sutorius</i>	Common Tailorbird	長尾縫葉鶯		25	+++
<i>Garrulax perspicillatus</i>	Masked Laughingthrush	黑臉噪鶯		41	+++++
<i>Zosterops japonicus</i>	Japanese White-eye	暗綠繡眼鳥		10	++
<i>Acridotheres cristatellus</i>	Crested Myna	八哥		289	+++++
<i>Gracupica nigricollis</i>	Black-collared Starling	黑領椋鳥		70	+++++

Scientific Names	Common Names	Chinese Names	Waterbird	Point Count Abundance	Transect Count Abundance
<i>Copsychus saularis</i>	Oriental Magpie Robin	鵲鴝		4	+
<i>Passer montanus</i>	Eurasian Tree Sparrow	樹麻雀		59	+++++
<i>Lonchura punctulata</i>	Scaly-breasted Munia	斑文鳥		10	N/A
<i>Motacilla alba</i>	White Wagtail	白鵲鴝		27	+++++

Remarks:

X: Waterbird ;

Transect abundance, +: <10, ++: 11-20, +++: 21-30, ++++: 31-40, +++++: >40

According to S4.7 of the approved Baseline Monitoring Report (Ecology), "waterbirds" was defined as "waterbirds and wetland-dependent species", which was referenced to Monthly Waterbird Monitoring Biannual Reports prepared by the Hong Kong Bird Watching Society (Anon, 2020).

Also, S.13.11.3.2 of NENT NDA EIA Study requires "Monitoring of Measures to Mitigate for Impacts of the Project on Wetland-dependent Fauna using the Ng Tung, Sheung Yue and Shek Sheung Rivers". Therefore, "wetland-dependent birds" should be considered as "waterbirds". As raptors and Collared Crow are "wetland-dependent species", they should be taken into consideration in data analysis and impact assessment on waterbirds.

**Waterbird Ecological Monitoring Result**

Total Bird Abundance from Point Count						
Survey Information				Total Bird Abundance from Point Count		
No.	Date	Time	Tide Level	Individuals Recorded	Total	Species Recorded
1	4/8/2023	14:00	H	87	188	15
		16:15	L	101		20
2	7/8/2023	11:30	H	84	187	15
		9:15	L	103		22
3	14/8/2023	11:00	H	90	193	16
		14:45	L	103		18
4	30/8/2023	11:30	H	95	231	17
		13:45	L	136		19
5	31/8/2023	12:30	H	118	216	20
		14:30	L	98		19

Remarks: H: High Tide; L: Low Tide

Total Waterbird Abundance from Point Count					
Survey Information				Total Waterbird Abundance from Point Count	
No.	Date	Time	Tide Level	Individuals Recorded	Total
1	4/8/2023	12:15	H	15	59
		10:00	L	44	
2	7/8/2023	11:30	H	15	44
		9:15	L	29	
3	14/8/2023	11:00	H	11	61
		0:00	L	50	
4	30/8/2023	11:30	H	14	35
		13:45	L	21	
5	31/8/2023	12:30	H	20	45
		14:30	L	25	

Remarks: H: High Tide; L: Low Tide

## T-Test Analysis for All Waterbirds

### **Baseline Data**

Monthly Average Abundance (August)	37.00
Seasonal Average Abundance (Summer season)	44.18

### T-Test

The following hypothesis was made and a one-tail t-test will be used to test the data collected from the monitoring:

H<sub>0</sub>: The data collected in the reporting month falls within the normal distribution when compared to the baseline monitoring data;

H<sub>1</sub>: The data collected does not falls within the normal distribution when compared to the baseline monitoring data.

If t-test value is **smaller** than the critical value, then rejects H<sub>0</sub>.

For the data in the reporting month, the critical values are:

Crit. Value = -2.132 (95% Confidence Level)

Crit. Value = -3.747 (99% Confidence Level)

T-values of Data in Reporting Month			Confidence Level (Critical Value)	
			95% (-2.132)	99% (-3.747)
Abundance	Monthly	2.600	✓	✓
	Seasonal	1.136	✓	✓

Remarks:

✓ = T-value falls within the confidence level; the impact monitoring data shows no significant difference to the baseline data.

✗ = T-value falls outside the confidence level; the impact monitoring data shows significant difference to the baseline dat

Abundance of Representative Waterbirds from Point Count											
Representative Species			Recorded Abundance							Baseline Data	
			Week 1	Week2	Week 3	Week 4	Week 5	Total	Avg.	Avg (Aug)	Avg (Summer)
Species Name	Common Name	Chinese Name	4/8/23	7/8/23	14/8/23	30/8/23	31/8/23				
<i>Egretta garzetta</i>	Little Egret	小白鷺	27	25	29	19	24	124	25	18	20
<i>Ardea cinerea</i>	Grey Heron	蒼鷺	0	0	4	2	2	8	2	0	1
<i>Ardeola bacchus</i>	Chinese Pond Heron	池鷺	21	13	11	9	12	66	13	14	16
<i>Phalacrocorax carbo</i>	Great Cormorant	普通鸕鶿	0	0	0	0	0	0	0	0	0
<i>Ardea alba</i>	Great Egret	大白鷺	3	0	5	1	1	10	2	2	3
<i>Bubulcus coromandus</i>	Eastern Cattle Egret	牛背鷺	1	2	9	0	3	15	3	1	3

**T-test Analysis for Representative Waterbirds from Point Count**

The following hypothesis was made and a one-tail t-test will be used to test the data collected from the monitoring:

H<sub>0</sub>: The data collected in the reporting month falls within the normal distribution when compared to the baseline monitoring data;

H<sub>1</sub>: The data collected does not falls within the normal distribution when compared to the baseline monitoring data.

If t-test value is **smaller** than the critical value, then rejects H<sub>0</sub>.

For the data in the reporting month, the critical values are:

Crit. Value = -2.132 (95% Confidence Level)

Crit. Value = -3.747 (99% Confidence Level)

Common Name of Representative Waterbird	T-value	Confidence Level (Critical Value)		T-value	Confidence Level (Critical Value)		Overall
	Monthly	95% (-2.132)	99% (-3.747)	Seasonal	95% (-2.132)	99% (-3.747)	
Little Egret	4.035	✓	✓	2.848	✓	✓	✓
Grey Heron	NA*						
Chinese Pond Heron	-0.389	✓	✓	-1.360	✓	✓	✓
Great Cormorant	NA*						
Great Egret	0.000	✓	✓	-1.118	✓	✓	✓
Eastern Cattle Egret	1.265	✓	✓	0.000	✓	✓	✓

Remarks:

✓ = T-value falls within the confidence level; the impact monitoring data shows no significant difference to the baseline data.

✗ = T-value falls outside the confidence level; the impact monitoring data shows significant difference to the baseline data.

\* Great Cormorant (*Phalacrocorax carbo*) and Grey Heron (*Ardea cinerea*) were not recognised as representative waterbird species during wet season.



***Appendix 5.5***  
***Photo Record of Ecological***  
***Monitoring***



**Conditions of Rivers**



**Sheung Yue River – Survey Point 7 (Taken on 14 Aug 2023)**



**Shek Sheung River – Survey Point 6 (Taken on 4 Aug 2023)**



**Shek Sheung River - Survey Point 5 (Taken on 31 Aug 2023)**



**Ng Tung River - Survey Point 4 (Taken on 7 Aug 2023)**

**Human Activities & Site Conditions**



**Construction Activities (Ng Tung River)  
(Project-related, taken on 14 Aug 2023)**



**Construction Activities (Shek Sheung River)  
(Project-related, taken on 30 Aug 2023)**



**Construction Activities (Sheung Yue River)  
(Non-project-related, taken on 14 Aug 2023)**



**Construction Activities (Ng Tung River)  
(Non-Project-related, taken on 4 Aug 2023)**



**Human Activities (Sheung Yue River)**  
(Non-project-related, taken on 7 Aug 2023)



**Human Activities (Sheung Yue River)**  
(Non-project-related, taken on 31 Aug 2023)



**Human Activities ( Ng Tung River)**  
(Non-project-related, taken on 30 Aug 2023 )



**Construction Activities (Ng Tung River)**  
(Non-Project-related, taken on 14 Aug 2023)



**Construction Activities (Sheung Yue River)**  
(Non-project-related, taken on 31 Aug 2023)



**Construction Activities (Sheung Yue River)**  
(Non-project-related, taken on 4 Aug 2023)

**Waterbird Species**



**Great Egret**



**White-throated Kingfisher**



**Grey Heron**



**Pied Kingfisher**



**Eastern Cattle Egret**



**Waterbird in Ng Tung River**



## ***Appendix 5.9***

### ***Monthly Summary Waste Flow Table***

### Monthly Summary Waste Flow Table for 2023

Month	Actual Quantities of Inert C&D Materials Generated Monthly						Actual Quantities of C&D Wastes Generated Monthly				
	Total Quantity Generated	Hard Rock and Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics	Chemical Waste	Others, e.g. general refuse
	(in '000m3)	(in '000m3)	(in '000m3)	(in '000m3)	(in '000m3)	(in '000m3)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000m3)
Jan	0.442	0.000	0.000	0.000	0.442	3.796	0.000	0.000	0.000	0.000	0.061
Feb	1.381	0.000	0.000	0.000	1.381	2.962	0.000	0.000	0.000	0.000	0.078
Mar	2.528	0.000	0.000	0.000	2.528	3.530	0.000	0.000	0.000	0.000	0.090
Apr	1.633	0.000	0.000	0.000	1.633	0.280	0.000	0.000	0.000	0.000	0.083
May	2.067	0.000	0.000	0.000	2.067	0.791	0.000	0.000	0.000	0.000	0.073
Jun	1.013	0.000	0.000	0.000	1.013	0.250	0.000	0.000	0.000	0.000	0.084
<b>Sub-total</b>	<b>9.064</b>	<b>0.000</b>	<b>0.000</b>	<b>0.000</b>	<b>9.064</b>	<b>11.609</b>	<b>0.000</b>	<b>0.000</b>	<b>0.000</b>	<b>0.000</b>	<b>0.469</b>
Jul	1.310	0.000	0.000	0.000	1.310	0.111	0.000	0.000	0.000	0.000	0.054
Aug	1.114	0.000	0.000	0.000	1.114	0.112	0.000	0.000	0.000	0.000	0.091
Sep											
Oct											
Nov											
Dec											
<b>Total</b>	<b>11.487</b>	<b>0.000</b>	<b>0.000</b>	<b>0.000</b>	<b>11.487</b>	<b>11.832</b>	<b>0.000</b>	<b>0.000</b>	<b>0.000</b>	<b>0.000</b>	<b>0.615</b>

- Notes:
1. Assume the density of soil fill is 2 ton/m3.
  2. Assume the density of rock and broken concrete is 2.5 ton/m3.
  3. Assume the density of general refuse is 0.9 ton/m3.
  4. Assume density of waste oil is assumed to be 0.8 kg/L.
  5. The inert C&D materials except slurry and bentonite are disposed at Tuen Mun 38.
  6. The non-inert C&D wastes are disposed at NENT.
  7. The cut off date of the quantities of C&D material disposed at Public Fill Facilities and Landfill was 29/8/2023.

**Monthly Summary Waste Flow Table for 2023**

Month	Actual Quantities of Inert C&D Materials Generated Monthly						Actual Quantities of C&D Wastes Generated Monthly				
	Total Quantity Generated	Hard Rock and Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics	Chemical Waste	Others, e.g. general refuse
	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000m <sup>3</sup> )
Jan	8.960	0.000	0.000	0.000	8.960	0.089	0.00	0.000	0.000	0.000	0.025
Feb	3.950	0.000	0.000	0.000	3.950	0.043	0.00	0.000	0.000	0.000	0.070
Mar	0.341	0.000	0.000	0.000	0.341	0.000	0.00	0.000	0.000	0.000	0.074
Apr	0.213	0.000	0.000	0.000	0.213	0.000	0.00	0.000	0.000	0.000	0.047
May	1.877	0.000	0.000	0.000	1.877	0.000	0.00	0.000	0.000	0.000	0.072
Jun	1.004	0.000	0.000	0.000	1.004	0.093	0.00	0.000	0.000	0.000	0.065
<b>Sub-total</b>	<b>16.346</b>	<b>0.000</b>	<b>0.000</b>	<b>0.000</b>	<b>16.346</b>	<b>0.225</b>	<b>0.000</b>	<b>0.000</b>	<b>0.000</b>	<b>0.000</b>	<b>0.352</b>
Jul	2.555	0.000	0.000	0.000	2.555	0.070	0.00	0.000	0.000	0.000	0.093
Aug	2.940	0.000	0.000	0.000	2.940	0.000	0.00	0.000	0.000	0.000	0.053
Sep											
Oct											
Nov											
Dec											
<b>Total</b>	<b>21.840</b>	<b>0.000</b>	<b>0.000</b>	<b>0.000</b>	<b>21.840</b>	<b>0.295</b>	<b>0.000</b>	<b>0.000</b>	<b>0.000</b>	<b>0.000</b>	<b>0.498</b>

- Notes:
1. Assume the density of soil fill and special waste (i.e. sediment from DSD sedimentation tank) is 2 ton/m<sup>3</sup>.
  2. Assume the density of rock and broken concrete is 2.5 ton/m<sup>3</sup>
  3. Assume the density of general refuse is 0.9 ton/m<sup>3</sup>
  4. Density of waste oil is assumed to be 0.8 kg/L. Chemical waste includes waste oil.
  5. The inert C&D materials except slurry and bentonite are disposed at Tuen Mun 38
  6. The slurry and bentonite are disposed at Tseung Kwun O 137
  7. The non-inert C&D wastes, including general refuse & special waste (i.e. sediment from DSD sedimentation tank) are disposed at NENT

## EM&A Monthly Reporting Template (cut-off at the end of each month)

Name of Department: ArchSD/CEDD/DSD/EMSD/HyD/WSD

Contract No.: DE/2018/03

### Monthly Summary Waste Flow Table for 2023 (year)

Month	Actual Quantities of Inert C&D Materials Generated Monthly						Actual Quantities of C&D Wastes Generated Monthly				
	Total Quantity Generated	Hard Rock and Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics (see Note 3)	Chemical Waste	Others, e.g. general refuse
	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000 kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000m <sup>3</sup> )
Jan	0	0	0	0	0	0	0	0.13	0	0	10.51T
Feb	0	0	0	0	0	0	0	0	0	0	17.33T
Mar	0	0	0	0	0	0	0	0.155	0.01	0	18.31T
Apr	0	0	0	0	0	0	4.81	0	0	0	12.62T
May	0	0	0	0	0	0	8.66	0.154	0	0	15.69T
June	0	0	0	0	0	0	75.09	0.155	0.01	0	19.34T
Sub-total	0	0	0	0	0	0	88.56	0.594	0.02	0	93.8T
July	62.33	0	0	0	62.33	0	41.04	0.156	0	0	24.83T
Aug	576.05	0	0	0	576.05	0	12.52	0.251	0.04	0	21.41T
Sept											
Oct											
Nov											
Dec											
<b>Total</b>	<b>638.38</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>638.38</b>	<b>0</b>	<b>142.12</b>	<b>1.001</b>	<b>0.06</b>	<b>0</b>	<b>140.04T</b>



**Monthly Summary Waste Flow Table for 2023** (year)

Month	Actual Quantities of Inert C&D Materials Generated Monthly						Actual Quantities of C&D Wastes Generated Monthly				
	Total Quantity Generated	Hard Rock and Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics (see Note 2)	Chemical Waste	Others, e.g. general refuse
	(in '000 kg)	(in '000 kg)	(in '000 kg)	(in '000 kg)	(in '000 kg)	(in '000 kg)	(in '000 kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000 kg)
Jan	7.26	0	0	0	7.26	0	0	0	0	0	
Feb	0	0	0	0	0	0	0	0	0	1.97	
Mar	0	0	0	0	0	0	0	0	0	0	
Apr	0	0	0	0	0	0	36.23	0	0	0.8	0
May	0	0	0	0	0	0	0	0	0	0	1.06
June	74.73	0	0	0	74.73	0	0	0	0	0	2.05
Sub-total	81.99	0	0	0	81.99	0	36.23	0	0	0.8	5.08
July	28.34	0	0	0	28.34	0	0	0	0	0	0
Aug	9.26	0	0	0	9.26	0	0	0	0	0	7.97
Sept											
Oct											
Nov											
Dec											
Total	119.59	0	0	0	119.59	0	36.23	0	0	0.8	13.05



## ***Appendix 6.1***

### ***Event and Action Plans***

**Event and Action Plan**

**Event and Action Plan for Construction Noise**

Event	Action			
	ET	IEC	ER	Contractor
Action Level exceeded	<ol style="list-style-type: none"> <li>1. Notify IEC and Contractor;</li> <li>2. Carry out investigation;</li> <li>3. Report the results of investigation to the IEC, ER and Contractor;</li> <li>4. Discuss with the Contractor and formulate remedial measures;</li> <li>5. Increase monitoring frequency to check mitigation effectiveness;</li> </ol>	<ol style="list-style-type: none"> <li>1. Review the analysed results submitted by the ET;</li> <li>2. Review the proposed remedial measures by the Contractor and advise the ER accordingly;</li> <li>3. Supervise the implementation of remedial measures.</li> </ol>	<ol style="list-style-type: none"> <li>1. Confirm receipt of notification of failure in writing;</li> <li>2. Notify Contractor;</li> <li>3. In consolidation with the IEC, agree with the Contractor on the remedial measures to be implemented;</li> <li>4. Supervise the implementation of remedial measures.</li> </ol>	<ol style="list-style-type: none"> <li>1. Submit noise mitigation proposals to IEC;</li> <li>2. Implement noise mitigation proposals.</li> </ol>
Limit Level exceeded	<ol style="list-style-type: none"> <li>1. Identify source;</li> <li>2. Inform IEC, ER, EPD and Contractor;</li> <li>3. Repeat measurements to confirm findings;</li> <li>4. Increase monitoring frequency;</li> <li>5. Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented;</li> <li>6. Inform IEC, ER and EPD the causes and actions taken for the exceedances;</li> <li>7. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results;</li> <li>8. If exceedance stops, cease additional monitoring.</li> </ol>	<ol style="list-style-type: none"> <li>1. Discuss amongst ER, ET, and Contractor on the potential remedial actions;</li> <li>2. Review Contractors remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly;</li> <li>3. Supervise the implementation of remedial measures</li> </ol>	<ol style="list-style-type: none"> <li>1. Confirm receipt of notification of failure in writing;</li> <li>2. Notify Contractor;</li> <li>3. Require Contractor to propose remedial measures for the analysed noise problem;</li> <li>4. Ensure remedial measures properly implemented;</li> <li>5. If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated.</li> </ol>	<ol style="list-style-type: none"> <li>1. Take immediate action to avoid further exceedance;</li> <li>2. Submit proposals for remedial actions to IEC within 3 working days of notification;</li> <li>3. Implement the agreed proposals;</li> <li>4. Resubmit proposals if problem still not under control;</li> <li>5. Stop the relevant portion of works as determined by the ER until the exceedance is abated.</li> </ol>

### Event and Action Plan for Construction Dust Monitoring

Event	Action			
	ET	IEC	ER	Contractor
<b>Action Level</b>				
Action level being exceeded by one sampling	<ol style="list-style-type: none"> <li>1. Identify source, investigate the causes of complaint and propose remedial measures;</li> <li>2. Inform IEC and ER;</li> <li>3. Repeat measurement to confirm finding;</li> <li>4. Increase monitoring frequency to daily.</li> </ol>	<ol style="list-style-type: none"> <li>1. Check monitoring data submitted by ET;</li> <li>2. Check Contractor's working method.</li> </ol>	<ol style="list-style-type: none"> <li>1. Notify the Contractor.</li> </ol>	<ol style="list-style-type: none"> <li>1. Rectify any unacceptable practices.</li> <li>2. Amend working methods agreed with the ER as appropriate.</li> </ol>
Action level being exceeded by two or more consecutive sampling	<ol style="list-style-type: none"> <li>1. Identify sources.</li> <li>2. Inform the IEC and ER.</li> <li>3. Advise the ER on the effectiveness of the proposed remedial measures;</li> <li>4. Repeat measurements to confirm findings.</li> <li>5. Increase monitoring frequency to daily.</li> <li>6. Discuss with the IEC, ER and Contractor on remedial action required.</li> <li>7. If exceedance continues, arrange meeting with the IEC, Contractor and ER.</li> <li>8. If exceedance stops, cease additional monitoring.</li> </ol>	<ol style="list-style-type: none"> <li>1. Check monitoring data submitted by ET;</li> <li>2. Check Contractor's working method;</li> <li>3. Discuss with ET and Contractor on possible remedial measures;</li> <li>4. Advise the ET on the effectiveness of the proposed remedial measures;</li> <li>5. Supervise Implementation of remedial measures.</li> </ol>	<ol style="list-style-type: none"> <li>1. Confirm receipt of notification of exceedance in writing;</li> <li>2. Notify Contractor;</li> <li>3. Ensure remedial measures properly implemented.</li> </ol>	<ol style="list-style-type: none"> <li>1. Submit proposals for remedial actions to IEC within three working days of notification;</li> <li>2. Implement the agreed proposals;</li> <li>3. Amend proposal if appropriate.</li> </ol>
<b>Limit Level</b>				
Limit level being exceeded by one sampling	<ol style="list-style-type: none"> <li>1. Identify source, investigate the causes of exceedance and propose remedial measures;</li> <li>2. Inform Contractor, IEC, ER, and EPD;</li> <li>3. Repeat measurement to confirm finding;</li> <li>4. Increase monitoring frequency to daily;</li> <li>5. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and</li> </ol>	<ol style="list-style-type: none"> <li>1. Check monitoring data submitted by ET;</li> <li>2. Check Contractor's working method;</li> <li>3. Discuss with ET and Contractor on possible remedial measures;</li> <li>4. Advise the ER on the effectiveness of the proposed remedial measures;</li> <li>5. Supervise implementation of remedial measures.</li> </ol>	<ol style="list-style-type: none"> <li>1. Confirm receipt of notification of exceedance in writing;</li> <li>2. Notify Contractor;</li> <li>3. Ensure remedial measures properly implemented.</li> </ol>	<ol style="list-style-type: none"> <li>1. Take immediate action to avoid further exceedance;</li> <li>2. Submit proposals for remedial actions to IEC within three working days of notification;</li> <li>3. Implement the agreed proposals;</li> <li>4. Amend proposal if appropriate.</li> </ol>



Event	Action			
	ET	IEC	ER	Contractor
	ER informed of the results.			
Limit level being exceeded by two or more consecutive sampling	<ol style="list-style-type: none"> <li>1. Notify IEC, ER, Contractor and EPD;</li> <li>2. Identify source;</li> <li>3. Repeat measurement to confirm findings;</li> <li>4. Increase monitoring frequency to daily;</li> <li>5. Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented;</li> <li>6. Arrange meeting with IEC and ER to discuss the remedial actions to be taken;</li> <li>7. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results;</li> <li>8. If exceedance stops, cease additional monitoring.</li> </ol>	<ol style="list-style-type: none"> <li>1. Discuss amongst ER, ET, and Contractor on the potential remedial actions;</li> <li>2. Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly;</li> <li>3. Supervise the implementation of remedial measures.</li> </ol>	<ol style="list-style-type: none"> <li>1. Confirm receipt of notification of exceedance in writing;</li> <li>2. Notify Contractor;</li> <li>3. In consolidation with the IEC, agree with the Contractor on the remedial measures to be implemented;</li> <li>4. Ensure remedial measures properly implemented;</li> <li>5. If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated.</li> </ol>	<ol style="list-style-type: none"> <li>1. Take immediate action to avoid further exceedance;</li> <li>2. Submit proposals for remedial actions to IEC within three working days of notification;</li> <li>3. Implement the agreed proposals;</li> <li>4. Resubmit proposals if problem still not under control;</li> <li>5. Stop the relevant portion of works as determined by the ER until the exceedance is abated.</li> </ol>

### Event and Action Plan for Ecological Monitoring

Action level	Response	Limit Level	Response
<b>Construction Phase</b>			
Decline in numbers of all waterbird species relative to numbers during Baseline Monitoring such that the Action Level response is triggered.	Investigate cause and if cause identified as related to the Project instigate remedial action to remove or reduce source of disturbance.	Decline in numbers of all waterbird species relative to numbers during Baseline Monitoring such that the Limit Level response is triggered.	Investigate cause and if caused identified as related to the Project instigate remedial action.
Decline in numbers of any one waterbird species occurring in significant numbers* during Baseline Monitoring such that the Action Level response is triggered	Investigate cause and if cause identified as related to the Project instigate remedial action to remove or reduce source of disturbance.	Decline in numbers of any one waterbird species occurring in significant numbers* during Baseline Monitoring such that the Limit Level response is triggered.	Investigate cause and if caused identified as related to the Project instigate remedial action.

### Event and Action Plan for Landscape and Visual

Event	Action			
	ET	IEC	ER	Contractor
Non-conformity on one occasion	<ol style="list-style-type: none"> <li>1. Inform the Contractor, IEC and ER;</li> <li>2. Discuss remedial actions with IEC, ER and Contractor</li> <li>3. Monitor remedial actions until rectification has been completed.</li> </ol>	<ol style="list-style-type: none"> <li>1. Check inspection report;</li> <li>2. Check Contractor's working method;</li> <li>3. Discuss with ET, ER and Contractor on possible remedial measures;</li> <li>4. Advise ER on effectiveness of proposed remedial measures..</li> </ol>	<ol style="list-style-type: none"> <li>1. Confirm receipt of notification of failure in writing;</li> <li>2. Review and agree on the remedial measures proposed by the Contractor;</li> <li>3. Supervise implementation of remedial measures.</li> </ol>	<ol style="list-style-type: none"> <li>1. Identify source and investigate the non-conformity;</li> <li>2. Implement remedial measures;</li> <li>3. Amend working methods agreed with ER as appropriate;</li> <li>4. Rectify damage and undertake any necessary replacement.</li> </ol>
Repeated Non-conformity	<ol style="list-style-type: none"> <li>1. Identify source;</li> <li>2. Inform IEC, ER, EPD;</li> <li>3. Discuss inspection frequency;</li> <li>4. Discuss remedial actions with IEC, ER and Contractor;</li> <li>5. Monitor remedial actions until rectification has been completed;</li> <li>6. If non-conformity stops, cease additional monitoring</li> </ol>	<ol style="list-style-type: none"> <li>1. Check inspection report;</li> <li>2. Check Contractor's working method;</li> <li>3. Discuss with ET, ER and Contractor on possible remedial measures;</li> <li>4. Advise ER on effectiveness of proposed remedial measures.</li> </ol>	<ol style="list-style-type: none"> <li>1. Notify the Contractor;</li> <li>2. In consultation with the ET and IEC, agree with the Contractor on the remedial measures to be implemented;</li> <li>3. Supervise implementation of remedial measures.</li> </ol>	<ol style="list-style-type: none"> <li>1. Identify source and investigate the non-conformity;</li> <li>2. Implement remedial measures;</li> <li>3. Amend working methods agreed with ER as appropriate;</li> <li>4. Rectify damage and undertake any necessary replacement. Stop relevant portion of works as determined by ER until the non-conformity is abated.</li> </ol>



## ***Appendix 6.2***

# ***Summary of Notification of Exceedance***

---







## ***Appendix 8.1***

## ***Complaint Log***



**Summary of Environmental Complaints Log**

Complaint Log No.	Date of Complaint	Received From and Received By	Location of Complainant	Nature of Complaint	Outcome	Status
1	18 March 2020	EPD	Expansion Site of SWHSTP (Portion C)	Water contamination	<p>Muddy water was suspected to be discharged from the expansion site of SWHSTP to Shek Sheung River, manholes and foul drains nearby</p> <p>The investigation and mitigation measures included</p> <ul style="list-style-type: none"><li>- Employed suction truck and dump truck to clear the silt and mud at Shek Sheung River</li><li>- Arranged to repair the wastewater treatment system</li><li>- Installed additional sedimentation tanks and wastewater treatment system to increase the on-site treatment capacity</li><li>- Clean the slurry sediment released from the outlet regularly by suction trucks</li><li>- Avoid damage of underground drains and pipes caused by existing construction works</li><li>- Avoid illegal discharge from the Site into foul drains and manholes</li></ul>	Closed
2	19 February 2021	EPD	SWHEPP	Odour nuisance	<p>Significant odour nuisance was suspected to be emitted from the construction activities of SWHEPP</p> <p>The investigation and mitigation measures included</p> <ul style="list-style-type: none"><li>- Ensured only PMEs with valid NRMM label were used on-site</li><li>- Conducted regular visual checking against emission quality of exhaust pipe of equipment by using the Ringlemann Chart</li><li>- Used ULSD for diesel-powered equipment</li><li>- Provided water spraying and water sprinklers system for haul road access and demolition works</li><li>- Used battery powered solution to provide power to the tower crane</li><li>- Provided cover for all rubbish bins on-site</li><li>- Separated general refuse from construction waste</li></ul>	Closed



Complaint Log No.	Date of Complaint	Received From and Received By	Location of Complainant	Nature of Complaint	Outcome	Status
3	9 August 2021	EPD	SWHEPP	Air Quality	<p>Air nuisance was suspected to be originated from the construction activities of SWHEPP</p> <p>The investigation and mitigation measures included</p> <ul style="list-style-type: none"><li>- Ensured only PMEs with valid NRMM label were used on-site</li><li>- Conducted regular visual checking against emission quality of exhaust pipe of equipment by using the Ringlemann Chart</li><li>- Used ULSD for diesel-powered equipment</li><li>- Used battery powered solution to provide power to the tower crane</li><li>- Carried out plant maintenance in a timely manner</li></ul>	Closed
20220304	4 March 2022	EPD	SWHEPP	Odour nuisance	<p>The complainant alleged the odour nuisance was sourced from the construction site of Shek Wu Hui Effluent Polishing Plant on 4 March 2022. Thus, all four contracts (Contract Nos. DC/2018/06, DC/2018/07, DE/2018/03 and DE/2018/04) were involved in the complaint investigation.</p> <p>After investigation, no construction activities undertaken by all four contracts was associated with the odour nuisance received on 4 March 2022. Nevertheless, the contractors were reminded and recommended to:</p> <ul style="list-style-type: none"><li>• Ensure only equipment with valid NRMM label is allowed to be used at site and regular maintenance of equipment</li><li>• Provide regular visual checking against emission quality of exhaust pipe of equipment by using the Ringlemann Chart</li><li>• Use ULSD as fuel for diesel-powered equipment</li><li>• Maintain proper segregation and storage of general refuse</li></ul>	Closed on 22 April 2022 as confirmed with EPD.



## ***Appendix 9.1***

# ***Construction Programme of Individual Contracts***







識別碼	Activity ID	Key Date	NCE/(EW/PMI)/(CE)	Task Name	工期	開始時間	完成時間	實際開始時間	實際完成時間	前置任務	後續任務	總寬限期	Risk Allowance	完成百分比	9年	2020年	2021年	2022年	2023年	2024年	2025年	
1820	CS2-25100a	SW2		Workfront G6a: Process Pipe CHN, CHPSW-1, CHSS1, CHSS2	700 days	2021年7月27日	2023年12月2日	年7月27日 星期二 2021		NA 1842	1882	-349.86 da...		5%								
1831	CS2-25100b	SW2		Workfront G6b: Process Pipe CHN, CHPSW-1, CHSS1, CHSS2	491 days	2022年1月5日	2023年9月1日	年1月5日 星期三 2022		NA 1728SS+36 days		-105 days		38%								
1846	CS2-26000	SW2		Sewerage and utilities in Workfront H1	178 days	2022年4月1日	2022年11月7日	年4月1日 星期五 2022	年11月7日 星期一 2022			0 days		100%								
1847	CS2-26100	SW2		Process Pipe CHSS1, CHSS2 CH181-254	178 days	2022年4月1日	2022年11月7日	年4月1日 星期五 2022	年11月7日 星期一 2022	1792SS+21 days		0 days		100%								
1858	CS2-27000	SW2		Sewerage and utilities in Workfront I1	370 days	2020年7月8日	2021年10月2日	年7月8日 星期三 2020	年10月2日 星期六 2021			0 days		100%								
1859	CS2-27100	SW2		Process Pipe CHS CH0-72, CHR CH 57-132	370 days	2020年7月8日	2021年10月2日	年7月8日 星期三 2020	年10月2日 星期六 2021			0 days		100%								
1870	CS2-28000	SW2		Sewerage and utilities in Workfront I2	1072 days	2020年7月8日	2024年2月16日	年7月8日 星期三 2020		NA		-349.86 da...		40%								
1871	CS2-28100	SW2		Process Pipe CHR CH0-26	963 days	2020年7月8日	2023年10月4日	年7月8日 星期三 2020		NA		-240.86 da...		55%								
1887	CS2-29000	SW2		Sewerage and utilities in Workfront I3	592 days	2021年7月21日	2023年7月20日	年7月21日 星期三 2021		NA	2155	-13 days		97%								
1888	CS2-29100	SW2	294,286,...	Construction of manhole MHFB51A, MHFB51, MHFB52, PSW3	509 days	2021年7月21日	2023年4月6日	年7月21日 星期三 2021		NA		0 days		97%								
1925	CS2-30000	SW2		Sewerage and utilities in Workfront I4	661 days	2021年6月5日	2023年8月26日	年6月5日 星期六 2021		NA	2144,1180,2166,2161	-30 days		69%								
1928	CS2-30100	SW2	230,238,...	Construction of Process Pipes CHPSW3; CHDO1, chemical trench	661 days	2021年6月5日	2023年8月26日	年6月5日 星期六 2021		NA		-33 days		91%								
1962	CS3-0000	*		Remaining drainage and utilities (Section 3)	830 days	2021年7月27日	2024年5月16日	年7月27日 星期二 2021		NA	2179,58FF+0.86 day	11.14 days		28%								
2177	CS3CK-PMI-496g	SW3	496	ABWF works + BS works	90 days	2024年1月26日	2024年6月5日		NA	NA 2176	58FF+0.86 days	103.74 days		0%								
2178	CRW-0000	*		Road Works (Section 3)	130 days	2024年5月17日	2024年10月21日		NA	NA	58FF+0.86 days	11.14 days		0%								
2189	CRW-2000	SW3		Footpath Road Pavement	60 days	2024年8月9日	2024年10月21日		NA	NA 2188SS+5 days	58FF+0.86 days	11.14 days		0%								
2190	CRW-2100	SW3		Signages	20 days	2024年7月29日	2024年8月20日		NA	NA 2187SS	58FF+0.86 days	61.14 days		0%								
2193	CLW-0000	*		Landscaping Works (Section 3)	869 days	2022年12月15日	2025年11月4日	年12月15日 星期四 2022		NA 16		0 days		0%								
2194	CLW-1000	SW3		Irrigation System	120 days	2022年12月15日	2023年5月16日	年12月15日 星期四 2022		NA	2195,58FF+0.86 day	0 days		0%								
2195	CLW-2000	SW3		Hard Landscaping Works	214 days	2023年5月17日	2024年1月31日		NA	NA 2194	58FF+0.86 days	219(0 days	5	0%								
2196	CLW-3000	SW3		Soft Landscaping Works	214 days	2024年2月16日	2024年11月4日		NA	NA 2195FS+10 days	2197,58FF+0.86 day	-0.86 days	5	0%								
2197	CLW-4000	DLP		Establishment Works (365 days)	365 days	2024年11月5日	2025年11月4日		NA	NA 2196,199	60FF	0 days	5	0%								




Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Total Float	Predecessors	Successors	2020												2021												2022												2023												2024												2025																																																																																			
<b>SWH - Main Works Stage 1 Sidestream Treatment Facilities &amp; E&amp;M Works</b>										Remarks: The Defect Date is 21 Aug 2025 (365 days after Completion of the whole of the works) The period of Establishment Works is 365 days start from 22 Aug 2024 to 21 Aug 2025																																																																																																																																															
<b>Contract Data</b>																																																																																																																																																									
<b>Starting Date &amp; Completion Date</b>																																																																																																																																																									
CD1000	Contract Date (LOA)	0	11-Oct-19 A		24-May-22				CD1010, S1P1000,																																																																																																																																																
CD1010	Starting Date	0	23-Oct-19 A		24-May-22		CD1000	S1D1040, AD1050,																																																																																																																																																	
CD1020	Whole Contract Period (1626 days from starting date)	1626	23-Oct-19 A	04-Apr-24	21-Jul-23	04-Apr-24	0	CD1010	CD1040, CD1030																																																																																																																																																
CD1030	Extension of Time Granted (Total 139days)	139	05-Apr-24	21-Aug-24*	05-Apr-24	21-Aug-24	0	CD1020	CD1040																																																																																																																																																
CD1040	Completion Date for the whole of the Works	0		11-Jun-25		11-Jun-25	0	CD1020, CD1010,																																																																																																																																																	
<b>Access Date</b>																																																																																																																																																									
AD1000	Portion C-1A (within 480 to 550 days from starting date)	550	23-Oct-19 A	24-Apr-21 A	02-Dec-22	02-Dec-22		CD1010	AD1010																																																																																																																																																
AD1010	Planned Access Date for Portion C-1A (Partial Access)	1	24-Apr-21 A	24-Apr-21 A	02-Dec-22	02-Dec-22		CD1010, AD1000	PL1470, S4C1010																																																																																																																																																
AD1020	Planned Access Date for Portion C-1A (Access for Remaining Area)	1	12-May-21 A	12-May-21 A	02-Dec-22	02-Dec-22			S4C1010																																																																																																																																																
AD1030	Portion C-2A (within 705 to 795 days from starting date) (SS by NCE-NCE-288, within 705 to 831 days from starting date)	831	23-Oct-19 A	30-Jan-22 A	11-Jun-25	11-Jun-25		CD1010	AD1040																																																																																																																																																
AD1040	Planned Access Date for Portion C-2A	1	09-Sep-22 A	09-Sep-22 A	11-Jun-25	11-Jun-25		CD1010, AD1030																																																																																																																																																	
AD1050	Portion C-2B (within 765 to 855 days from starting date) (SS by NCE-NCE-286, within 765 to 880 days from starting date)	880	23-Oct-19 A	20-Mar-22 A	18-Jan-23	18-Jan-23		CD1010	AD1060																																																																																																																																																
AD1060	Planned Access Date for Portion C-2B	1	07-Dec-22 A	07-Dec-22 A	18-Jan-23	18-Jan-23		CD1010, AD1050	S5CHPC1020																																																																																																																																																
AD1070	Portion C-2C (within 715 to 805 days from starting date) (SS by NCE-NCE-287, within 715 to 934 days from starting date)	934	23-Oct-19 A	13-May-22 A	24-Sep-22	24-Sep-22		CD1010	AD1080																																																																																																																																																
AD1080	Planned Access Date for Portion C2-C	1	20-Jul-23 A	20-Jul-23 A	24-Sep-22	24-Sep-22		CD1010, AD1070	S5DIGC1040, S5DIGC1210																																																																																																																																																
AD1090	Portion C-2D (within 825 to 945 days from starting date)	945	23-Oct-19 A	24-May-22 A	24-May-22	24-May-22		CD1010	AD1100																																																																																																																																																
AD1100	Planned Access Date for Portion C-2D	1	21-Jul-23 A	21-Jul-23*	24-May-22	24-May-22	-422	AD1090	S5BIOC1020, S5BIOC1030,																																																																																																																																																
AD1110	Portion C-3 (within 615 to 705 days from starting date) (SS by NCE-NCE-273, within 615 to 815 days from starting date)	815	23-Oct-19 A	31-Dec-21 A	11-Dec-22	11-Dec-22		CD1010	AD1120																																																																																																																																																
AD1120	Planned Access Date for Portion C-3 (SS by NCE-NCE-273)	1	31-Dec-21 A	31-Dec-21 A	11-Dec-22	11-Dec-22		AD1110, S2D1110	KD1060, S5WS2C1000,																																																																																																																																																
AD1130	Portion B-1 (within 285 to 345 days from starting date)	345	23-Oct-19 A	30-Sep-20 A	21-Jul-23	21-Jul-23		CD1010	AD1140																																																																																																																																																
AD1140	Planned Access Date for Portion B-1	1	30-Sep-20 A	30-Sep-20 A	21-Jul-23	21-Jul-23		AD1130	KD1030, S3C1020, S3C1010, KD1030-1																																																																																																																																																
AD1150	Portion B-2a (within 615 to 705 days from starting date) (SS by NCE-NCE-219, within 771 to 891 days from starting date)	891	23-Oct-19 A	23-Mar-22 A	22-Apr-23	22-Apr-23		CD1010	AD1160																																																																																																																																																
AD1160	Planned Access Date for Portion B-2a (SS by NCE-NCE-219)	1	23-Mar-22 A	23-Mar-22 A	22-Apr-23	22-Apr-23		AD1150	S5SASC1010, S5SASC1000																																																																																																																																																
AD1170	Portion B-2b (within 615 to 705 days from starting date) (SS by NCE-NCE-219)	705	23-Oct-19 A	24-Sep-21 A	11-Jun-25	11-Jun-25																																																																																																																																																			
AD1180	Planned Access Date for Portion B-2b (SS by NCE-NCE-219)	1	24-Sep-21 A	24-Sep-21 A	11-Jun-25	11-Jun-25																																																																																																																																																			
AD1190	Works Area WA1-B (starting date)	1	23-Oct-19 A	23-Oct-19 A	10-Dec-22	10-Dec-22		CD1010	AD1200																																																																																																																																																
AD1200	Planned Access Date for Works Area WA1-B	1	23-Oct-19 A	23-Oct-19 A	10-Dec-22	10-Dec-22		CD1010, AD1190	PL1000, PL1020																																																																																																																																																
AD1210	Works Area WA3 (starting date)	1	23-Oct-19 A	23-Oct-19 A	24-Jun-24	24-Jun-24		CD1010	AD1220																																																																																																																																																
AD1220	Planned Access Date for Works Area WA3	1	23-Oct-19 A	23-Oct-19 A	24-Jun-24	24-Jun-24		CD1010, AD1210	PL1000, PL1030																																																																																																																																																
<b>Key Dates</b>																																																																																																																																																									
<b>Contractual Completion (Include Implemented CE)</b>																																																																																																																																																									
KD1000	KD1A Submission of Civil Requirement Dwgs, Elec. Schematic Dwgs of UV System No.1 and Effluent Pumping Station No.1	196	23-Oct-19 A	05-May-20 A	08-May-23	08-May-23		CD1010, S1D1040,	CD1040, S4P1040																																																																																																																																																
KD1010	KD2A Submission of Civil Requirement Dwgs, Elec. Schematic Dwgs of SD Bldg, SD & DC, CHP Bldg, Workshop No.2, etc.	226	23-Oct-19 A	04-Jun-20 A	11-Jun-25	11-Jun-25		CD1010, S2D1080,	KD1020																																																																																																																																																



Date	Revision	Checked	Approved
31-Mar-23	Rev.32	IM/LT	KM
30-Apr-23	Rev.33	IM/LT	KM
31-May-23	Rev.34	IM/LT	KM
30-Jun-23	Rev.35	IM/LT	KM
31-Jul-23	Rev.36	IM/LT	KM

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Total Float	Predecessors	Successors	Gantt Chart											
										2020	2021	2022	2023	2024	2025						
KD1020	KD2B Submission of Remaining Civil Requirement Dwgs, Elec. Schematic Dwgs of SD Bldg, SD & DC, CHP Bldg, etc.	461	23-Oct-19 A	16-Jan-21 A	11-Jun-25	11-Jun-25		CD1010, S2D1120,	SC21110	[Gantt bars for KD1020]											
KD1030	KD3A Completion of Phase 1 Commissioning of Sidestream Treatment Facilities (1140d after Portion B-1 Access)	1141	30-Sep-20 A	14-Nov-23*	21-Jul-23	14-Nov-23	0	AD1140	KD1040	[Gantt bars for KD1030]											
KD1040	Extension of Time Granted for KD3A (Total 144days)	144	15-Nov-23	06-Apr-24	15-Nov-23	06-Apr-24	0	KD1030	SC31110, KD1050	[Gantt bars for KD1040]											
KD1050	Revised Completion Date for KD3A	0		06-Apr-24*		06-Apr-24	0	KD1040		[Milestone for KD1050]											
KD1060	KD5A - Completion of BS Fitting at CLP Sub-Station at Workshop No.2 (245d after Portion C-3 Access)(Impacted by NCE-273)	246	31-Dec-21 A	02-Sep-22 A	11-Jun-25	11-Jun-25		AD1120, S5WS2C1010		[Gantt bars for KD1060]											
<b>Expected Completion (Include Non-implemented CE)</b>		1303	30-Sep-20 A	15-Jun-24	21-Jul-23	15-Jun-24	0			[Summary bar for Expected Completion]											
KD1030-1	KD3A Completion of Phase 1 Commissioning of Sidestream Treatment Facilities (1140d after Portion B-1 Access)	1141	30-Sep-20 A	14-Nov-23*	21-Jul-23	14-Nov-23	0	AD1140	KD1040-1	[Gantt bars for KD1030-1]											
KD1040-1	Extension of Time Granted for KD3A (Total 144 days)	144	15-Nov-23	06-Apr-24	15-Nov-23	06-Apr-24	0	KD1030-1	SC31110, KD1045	[Gantt bars for KD1040-1]											
KD1045	Extension of Time for KD3A - Non-implemented (Total 70days)	70	07-Apr-24	15-Jun-24	07-Apr-24	15-Jun-24	0	KD1040-1	KD1050-1	[Gantt bars for KD1045]											
KD1050-1	Expected Completion Date for KD3A	0		15-Jun-24*		15-Jun-24	0	KD1045		[Milestone for KD1050-1]											
<b>Planned Completion</b>		765	02-Sep-22 A	06-Nov-24	06-Apr-24	11-Jun-25	217			[Summary bar for Planned Completion]											
KD1050-2	Planned Completion Date for KD3A	0		06-Nov-24*		06-Apr-24	-214	S3T1230	SC31110	[Milestone for KD1050-2]											
KD1060-1	Planned Completion Date for KD5A	0		02-Sep-22 A		11-Jun-25		AD1120, S5WS2C1010		[Milestone for KD1060-1]											
<b>Completion Date</b>		2059	23-Oct-19 A	11-Jun-25	21-Jul-23	11-Jun-25	0			[Summary bar for Completion Date]											
<b>Section 1 - Complete All Design at UV System No.1 &amp; EP Station No. 1</b>		312	23-Oct-19 A	08-Aug-20 A	11-Jun-25	11-Jun-25				[Section 1 Summary Bar]											
SC11000	Contract Duration of Section 1	291	23-Oct-19 A	08-Aug-20 A	11-Jun-25	11-Jun-25		CD1010	SC11100	[Gantt bars for SC11000]											
SC11100	Completion date - Section 1 (290 days after starting date)	0		08-Aug-20 A		11-Jun-25		SC11000	SC11120	[Milestone for SC11100]											
<b>Time Risk Allowance and Planned Completion</b>		1	08-Aug-20 A	08-Aug-20 A	11-Jun-25	11-Jun-25				[Time Risk Allowance Summary Bar]											
SC11110	Time Risk Allowance for Section 1	1	08-Aug-20 A	08-Aug-20 A	11-Jun-25	11-Jun-25		S1P1000, S1P1040,	SC11120	[Gantt bars for SC11110]											
SC11120	Planned Completion for Section 1	0		08-Aug-20 A		11-Jun-25		SC11110, SC11100	CD1040	[Milestone for SC11120]											
<b>Section 2 - Complete All Designs (exclude Sec. 1 &amp; 3)</b>		632	23-Oct-19 A	11-Jun-21 A	11-Jun-25	11-Jun-25				[Section 2 Summary Bar]											
SC21000	Contract Duration of Section 2	601	23-Oct-19 A	11-Jun-21 A	11-Jun-25	11-Jun-25		CD1010	SC21100	[Gantt bars for SC21000]											
SC21100	Completion date - Section 2 (600 days after starting date)	0		11-Jun-21 A		11-Jun-25		SC21000	SC21120	[Milestone for SC21100]											
<b>Time Risk Allowance and Planned Completion</b>		9	11-Jun-21 A	11-Jun-21 A	11-Jun-25	11-Jun-25				[Time Risk Allowance Summary Bar]											
SC21110	Time Risk Allowance for Section 2	6	11-Jun-21 A	11-Jun-21 A	11-Jun-25	11-Jun-25		S2P1000, S2P1010,	SC21120	[Gantt bars for SC21110]											
SC21120	Planned Completion for Section 2	0		11-Jun-21 A		11-Jun-25		SC21110, SC21100,	CD1040	[Milestone for SC21120]											
<b>Section 3 - Complete Design, Construction &amp; T&amp;C for Sidestream Facilities</b>		2059	23-Oct-19 A	11-Jun-25	21-Jul-23	11-Jun-25	0			[Section 3 Summary Bar]											
<b>Contractual Completion (Include Implemented CE)</b>		1765	23-Oct-19 A	21-Aug-24	21-Jul-23	21-Aug-24	0			[Contractual Completion Summary Bar]											
SC31000	Contract Duration of Section 3	1626	23-Oct-19 A	04-Apr-24	21-Jul-23	04-Apr-24	0		SC31001	[Gantt bars for SC31000]											
SC31001	Completion date - Section 3 (1625 days after starting date)	0		04-Apr-24*		04-Apr-24	0	SC31000	SC31002	[Milestone for SC31001]											
SC31002	NICE-CNE-0248 - Inclement Weather (May 2021) - 5days (Implemented)	5	05-Apr-24	09-Apr-24	05-Apr-24	09-Apr-24	0	SC31001	SC31003	[Gantt bars for SC31002]											
SC31003	NICE-CNE-0256 Inclement Weather (June 2021) - 14.5days (Implemented)	15	10-Apr-24	24-Apr-24	10-Apr-24	24-Apr-24	0	SC31002	SC31005	[Gantt bars for SC31003]											
SC31005	NICE-CNE-0264 Inclement Weather (July 2021) - 15days (Implemented)	15	24-Apr-24	09-May-24	24-Apr-24	09-May-24	0	SC31003	SC31006	[Gantt bars for SC31005]											
SC31006	NICE-CNE-0292 Inclement Weather (August 2021) - 19days (Implemented)	19	09-May-24	28-May-24	09-May-24	28-May-24	0	SC31005	SC31007	[Gantt bars for SC31006]											
SC31007	NICE-CNE-0293 Inclement Weather (September 2021) - 3.5days (Implemented)	4	28-May-24	31-May-24	28-May-24	31-May-24	0	SC31006	SC31010	[Gantt bars for SC31007]											
SC31010	NICE-CNE-0313 Inclement Weather (November 2021) - 0.5days (Implemented)	1	01-Jun-24	01-Jun-24	01-Jun-24	01-Jun-24	0	SC31007	SC31011	[Gantt bars for SC31010]											
SC31011	NICE-CNE-0343 Inclement Weather (December 2021) - 4days (Implemented)	4	01-Jun-24	05-Jun-24	01-Jun-24	05-Jun-24	0	SC31010	SC31012	[Gantt bars for SC31011]											
SC31012	NICE-CNE-0344 Inclement Weather (January 2022) - 0.5days (Implemented)	1	05-Jun-24	05-Jun-24	05-Jun-24	05-Jun-24	0	SC31011	SC31013	[Gantt bars for SC31012]											
SC31013	NICE-CNE-0345 Inclement Weather (February 2022) - 6.5days (Implemented)	7	06-Jun-24	12-Jun-24	06-Jun-24	12-Jun-24	0	SC31012	SC31014	[Gantt bars for SC31013]											
SC31014	NICE-CNE-0386 Inclement Weather (March 2022) - 3.5days (Implemented)	4	12-Jun-24	15-Jun-24	12-Jun-24	15-Jun-24	0	SC31013	SC31015	[Gantt bars for SC31014]											
SC31015	NICE-CNE-0387 Inclement Weather (April 2022) - 2.5days (Implemented)	3	16-Jun-24	18-Jun-24	16-Jun-24	18-Jun-24	0	SC31014	SC31016	[Gantt bars for SC31015]											



**Contract No. DE/2018/03**  
**Shek Wu Hui Effluent Polishing Plant - Main Works Stage 1**  
**Sidestream Treatment Facilities and E&M Works for Sludge Treatment Facilities**  
**Revised Programme - as at 20 July 2023**

Date	Revision	Checked	Approved
31-Mar-23	Rev.32	IM/LT	KM
30-Apr-23	Rev.33	IM/LT	KM
31-May-23	Rev.34	IM/LT	KM
30-Jun-23	Rev.35	IM/LT	KM
31-Jul-23	Rev.36	IM/LT	KM





Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Total Float	Predecessors	Successors	2020												2021												2022												2023												2024												2025																																																																																			
SC31028-1	CNE-068 Inclement Weather (January 2023) (Time Implication) - 5days	5	02-Sep-24	06-Sep-24	02-Sep-24	06-Sep-24	0	SC31027-1	SC31029-1																																																																																																																																																
SC31029-1	CNE-070 Inclement Weather (February 2023) (Time Implication) - 2days	2	07-Sep-24	08-Sep-24	07-Sep-24	08-Sep-24	0	SC31028-1	SC31030-1																																																																																																																																																
SC31030-1	CNE-071 Inclement Weather (March 2023) (Time Implication) - 5days	5	09-Sep-24	13-Sep-24	09-Sep-24	13-Sep-24	0	SC31029-1	SC31031-1																																																																																																																																																
SC31031-1	CNE-072 Inclement Weather (April 2023) (Time Implication) - 14days	14	14-Sep-24	27-Sep-24	14-Sep-24	27-Sep-24	0	SC31030-1	SC31032-1																																																																																																																																																
SC31032-1	CNE-073 Inclement Weather (May 2023) (Time Implication) - 10days	10	28-Sep-24	07-Oct-24	28-Sep-24	07-Oct-24	0	SC31031-1	SC31033-1																																																																																																																																																
SC31033-1	CNE-076 Inclement Weather (June 2023) (Time Implication) - 22days	22	08-Oct-24	29-Oct-24	08-Oct-24	29-Oct-24	0	SC31032-1	SC31034-1																																																																																																																																																
SC31034-1	CNE-077 Inclement Weather (June 2023) (Time and Cost Implication) - 1day	1	30-Oct-24	30-Oct-24	30-Oct-24	30-Oct-24	0	SC31033-1	SC31099-1																																																																																																																																																
SC31099-1	EWN-0314 Extension of Time for change of access date	224	31-Oct-24	11-Jun-25	31-Oct-24	11-Jun-25	0	SC31034-1	SC31100-1																																																																																																																																																
SC31100-1	Expected Completion for Section 3	0		11-Jun-25*		11-Jun-25	0	SC31099-1																																																																																																																																																	
<b>Time Risk Allowance and Planned Completion</b>		<b>26</b>	<b>17-May-25</b>	<b>11-Jun-25</b>	<b>27-Jul-24</b>	<b>21-Aug-24</b>	<b>-294</b>																																																																																																																																																		
SC31110	Time Risk Allowance for Section 3	26	17-May-25	11-Jun-25	27-Jul-24	21-Aug-24	-294	SC31001-1, S3C1160,	SC31120																																																																																																																																																
SC31120	Planned Completion for Section 3	0		11-Jun-25*		21-Aug-24	-294	SC31110	CD1040																																																																																																																																																
<b>Section 4 - Complete Construction &amp; T&amp;C for UV System No.1 &amp; EP Station No. 1</b>		<b>1309</b>	<b>23-Oct-19 A</b>	<b>14-Sep-22 A</b>	<b>11-Jun-25</b>	<b>11-Jun-25</b>																																																																																																																																																			
<b>Contractual Completion (Include Implemented CE)</b>		<b>1309</b>	<b>23-Oct-19 A</b>	<b>14-Sep-22 A</b>	<b>11-Jun-25</b>	<b>11-Jun-25</b>																																																																																																																																																			
SC41000	Contract Duration of Section 4	886	23-Oct-19 A	26-Mar-22 A	11-Jun-25	11-Jun-25			SC41001																																																																																																																																																
SC41001	Completion date - Section 4 (885 days after starting date)	0		26-Mar-22 A		11-Jun-25		SC41000	SC41002																																																																																																																																																
SC41002	NICE-CNE-0256 Inclement Weather (June 2021) - 6.5days (Implemented)	7	27-Mar-22 A	02-Apr-22 A	11-Jun-25	11-Jun-25		SC41001	SC41004																																																																																																																																																
SC41004	NICE-CNE-0264 Inclement Weather (July 2021) - 19days (Implemented)	19	02-Apr-22 A	21-Apr-22 A	11-Jun-25	11-Jun-25		SC41002	SC41005																																																																																																																																																
SC41005	NICE-CNE-0292 Inclement Weather (August 2021) - 16days (Implemented)	16	21-Apr-22 A	07-May-22 A	11-Jun-25	11-Jun-25		SC41004	SC41006																																																																																																																																																
SC41006	NICE-CNE-0293 Inclement Weather (September 2021) - 4.5days (Implemented)	5	07-May-22 A	11-May-22 A	11-Jun-25	11-Jun-25		SC41005	SC41007																																																																																																																																																
SC41007	NICE-CNE-0309 Inclement Weather (October 2021) - 3days (Implemented)	3	12-May-22 A	14-May-22 A	11-Jun-25	11-Jun-25		SC41006	SC41009																																																																																																																																																
SC41009	NICE-CNE-0313 Inclement Weather (November 2021) - 0.5days (Implemented)	1	15-May-22 A	15-May-22 A	11-Jun-25	11-Jun-25		SC41007	SC41010																																																																																																																																																
SC41010	NICE-CNE-0343 Inclement Weather (December 2021) - 4days (Implemented)	4	15-May-22 A	19-May-22 A	11-Jun-25	11-Jun-25		SC41009	SC41012																																																																																																																																																
SC41012	NICE-CNE-0345 Inclement Weather (February 2022) - 4.5days (Implemented)	5	19-May-22 A	23-May-22 A	11-Jun-25	11-Jun-25		SC41010	SC41013																																																																																																																																																
SC41013	NICE-CNE-0386 Inclement Weather (March 2022) - 4.5days (Implemented)	5	24-May-22 A	28-May-22 A	11-Jun-25	11-Jun-25		SC41012	SC41014																																																																																																																																																
SC41014	NICE-CNE-0387 Inclement Weather (April 2022) - 1.5days (Implemented)	2	28-May-22 A	29-May-22 A	11-Jun-25	11-Jun-25		SC41013	SC41015																																																																																																																																																
SC41015	NICE-CNE-0391 Inclement Weather (May 2022) - 10.5days (Implemented)	11	30-May-22 A	09-Jun-22 A	11-Jun-25	11-Jun-25		SC41014	SC41016																																																																																																																																																
SC41016	NICE-CNE-0397 Inclement Weather (June 2022) - 4.5days (Implemented)	5	09-Jun-22 A	13-Jun-22 A	11-Jun-25	11-Jun-25		SC41015	SC41100																																																																																																																																																
SC41100	Revised Completion for Section 4	0		14-Sep-22 A		11-Jun-25		SC41016																																																																																																																																																	
<b>Expected Completion (Include Non-implemented CE)</b>		<b>1170</b>	<b>23-Oct-19 A</b>	<b>14-Sep-22 A</b>	<b>11-Jun-25</b>	<b>11-Jun-25</b>																																																																																																																																																			
SC41000-1	Contract Duration of Section 4	886	23-Oct-19 A	26-Mar-22 A	11-Jun-25	11-Jun-25		CD1010	SC41001-1																																																																																																																																																
SC41001-1	Completion date - Section 4 (885 days after starting date)	0		26-Mar-22 A		11-Jun-25		SC41000-1	SC41110, SC41002-1																																																																																																																																																
SC41002-1	NICE-CNE-0256 Inclement Weather (June 2021) - 6.5days (Implemented)	7	27-Mar-22 A	02-Apr-22 A	11-Jun-25	11-Jun-25		SC41001-1	SC41004-1, SC41003-1																																																																																																																																																
SC41003-1	CNE-007 Black and Red Rainstorm Warning (June 2021) - 1day	1	02-Apr-22 A	03-Apr-22 A	11-Jun-25	11-Jun-25		SC41002-1	SC41004-1																																																																																																																																																
SC41004-1	NICE-CNE-0264 Inclement Weather (July 2021) - 19days (Implemented)	19	03-Apr-22 A	22-Apr-22 A	11-Jun-25	11-Jun-25		SC41002-1, SC41003-1	SC41005-1																																																																																																																																																
SC41005-1	NICE-CNE-0292 Inclement Weather (August 2021) - 16days (Implemented)	16	22-Apr-22 A	08-May-22 A	11-Jun-25	11-Jun-25		SC41004-1	SC41006-1																																																																																																																																																
SC41006-1	NICE-CNE-0293 Inclement Weather (September 2021) - 4.5days (Implemented)	5	08-May-22 A	12-May-22 A	11-Jun-25	11-Jun-25		SC41005-1	SC41007-1																																																																																																																																																
SC41007-1	NICE-CNE-0309 Inclement Weather (October 2021) - 3days (Implemented)	3	13-May-22 A	15-May-22 A	11-Jun-25	11-Jun-25		SC41006-1	SC41008-1																																																																																																																																																
SC41008-1	CNE-020 Inclement Weather (October 2021) (Time and Cost Implication) - 4days	4	16-May-22 A	19-May-22 A	11-Jun-25	11-Jun-25		SC41007-1	SC41009-1																																																																																																																																																
SC41009-1	NICE-CNE-0313 Inclement Weather (November 2021) - 0.5days (Implemented)	1	20-May-22 A	20-May-22 A	11-Jun-25	11-Jun-25		SC41008-1	SC41010-1																																																																																																																																																
SC41010-1	NICE-CNE-0343 Inclement Weather (December 2021) - 4days (Implemented)	4	20-May-22 A	24-May-22 A	11-Jun-25	11-Jun-25		SC41009-1	SC41012-1																																																																																																																																																





File Name: DE/2018/03 RP R36  
 Layout: DE1803 RP (July 2023) - WBS  
 Page 4 of 56

- █ Remaining Work
- █ Critical Activity
- ◆ Milestone
- █ Actual Progress

**Contract No. DE/2018/03**  
**Shek Wu Hui Effluent Polishing Plant - Main Works Stage 1**  
**Sidestream Treatment Facilities and E&M Works for Sludge Treatment Facilities**  
**Revised Programme - as at 20 July 2023**

Date	Revision	Checked	Approved
31-Mar-23	Rev.32	IM/LT	KM
30-Apr-23	Rev.33	IM/LT	KM
31-May-23	Rev.34	IM/LT	KM
30-Jun-23	Rev.35	IM/LT	KM
31-Jul-23	Rev.36	IM/LT	KM



Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Total Float	Predecessors	Successors	2020												2021												2022												2023												2024												2025																								
										J												J												J												J												J												J																								
<b>Expected Completion (Include Non-implemented CE)</b>											1												2												3												4												5												6												7											
SC51000-1	Contract Duration of Section 5	1626	23-Oct-19 A	11-Jun-25	21-Jul-23	11-Jun-25	0																																																																																							
SC51001-1	Completion date - Section 5 (1625 days after starting date)	0		04-Apr-24*		04-Apr-24	0	SC51000-1	SC51110, SC51002-1	◆																																																																																				
SC51002-1	NICE-CNE-0264 Inclement Weather (July 2021) - 14days (Implemented)	14	05-Apr-24	18-Apr-24	05-Apr-24	18-Apr-24	0	SC51001-1	SC51003-1	■																																																																																				
SC51003-1	NICE-CNE-0292 Inclement Weather (August 2021) - 19days (Implemented)	19	19-Apr-24	07-May-24	19-Apr-24	07-May-24	0	SC51002-1	SC51004-1	■																																																																																				
SC51004-1	NICE-CNE-0293 Inclement Weather (September 2021) - 3.5days (Implemented)	4	08-May-24	11-May-24	08-May-24	11-May-24	0	SC51003-1	SC51006-1																																																																																					
SC51006-1	CNE-020 Inclement Weather (October 2021) (Time and Cost Implication) - 4days	4	11-May-24	15-May-24	11-May-24	15-May-24	0	SC51004-1	SC51007-1																																																																																					
SC51007-1	ICE-CNE-0313 Inclement Weather (November 2021) - 0.5days (Implemented)	1	15-May-24	15-May-24	15-May-24	15-May-24	0	SC51006-1	SC51008-1																																																																																					
SC51008-1	NICE-CNE-0343 Inclement Weather (December 2021) - 5days (Implemented)	5	16-May-24	20-May-24	16-May-24	20-May-24	0	SC51007-1	SC51009-1																																																																																					
SC51009-1	NICE-CNE-0344 Inclement Weather (January 2022) - 0.5days (Implemented)	1	21-May-24	21-May-24	21-May-24	21-May-24	0	SC51008-1	SC51010-1																																																																																					
SC51010-1	NICE-CNE-0345 Inclement Weather (February 2022) - 5.5days (Implemented)	6	21-May-24	26-May-24	21-May-24	26-May-24	0	SC51009-1	SC51011-1																																																																																					
SC51011-1	NICE-CNE-0386 Inclement Weather (March 2022) - 4.5days (Implemented)	5	27-May-24	31-May-24	27-May-24	31-May-24	0	SC51010-1	SC51012-1																																																																																					
SC51012-1	NICE-CNE-0387 Inclement Weather (April 2022) - 1.5days (Implemented)	2	31-May-24	01-Jun-24	31-May-24	01-Jun-24	0	SC51011-1	SC51013-1																																																																																					
SC51013-1	NICE-CNE-0391 Inclement Weather (May 2022) - 8.5days (Implemented)	9	02-Jun-24	10-Jun-24	02-Jun-24	10-Jun-24	0	SC51012-1	SC51014-1	■																																																																																				
SC51014-1	NICE-CNE-0397 Inclement Weather (June 2022) - 11.5days (Implemented)	12	10-Jun-24	21-Jun-24	10-Jun-24	21-Jun-24	0	SC51013-1	SC51015-1	■																																																																																				
SC51015-1	CNE-053 Inclement Weather (June 2022) (Time and Cost Implication) - 2days	2	22-Jun-24	23-Jun-24	22-Jun-24	23-Jun-24	0	SC51014-1	SC51016-1																																																																																					
SC51016-1	NICE-CNE-0405 Inclement Weather (July 2022) - 6.5days (Implemented)	7	24-Jun-24	30-Jun-24	24-Jun-24	30-Jun-24	0	SC51015-1	SC51017-1	■																																																																																				
SC51017-1	CNE-055 Inclement Weather (July 2022) (Time and Cost Implication) - 1day	1	30-Jun-24	01-Jul-24	30-Jun-24	01-Jul-24	0	SC51016-1	SC51018-1																																																																																					
SC51018-1	NICE-CNE-0409 Inclement Weather (August 2022) - 17.5days (Implemented)	18	01-Jul-24	18-Jul-24	01-Jul-24	18-Jul-24	0	SC51017-1	SC51019-1	■																																																																																				
SC51019-1	CNE-057 Inclement Weather (August 2022) (Time and Cost Implication) - 1day	1	19-Jul-24	19-Jul-24	19-Jul-24	19-Jul-24	0	SC51018-1	SC51020-1																																																																																					
SC51020-1	NICE-CNE-0427 Inclement Weather (September 2022) - 7days (Implemented)	7	20-Jul-24	26-Jul-24	20-Jul-24	26-Jul-24	0	SC51019-1	SC51021-1																																																																																					
SC51021-1	NICE-CNE-0428 Inclement Weather (October 2022) - 2days (Implemented)	2	27-Jul-24	28-Jul-24	27-Jul-24	28-Jul-24	0	SC51020-1	SC51022-1																																																																																					
SC51022-1	NICE-CNE-0433 Inclement Weather (November 2022) - 8.5days (Implemented)	9	29-Jul-24	06-Aug-24	29-Jul-24	06-Aug-24	0	SC51021-1	SC51023-1	■																																																																																				
SC51023-1	CNE-062 Inclement Weather (November 2022) (Time and Cost Implication) - 2days	2	06-Aug-24	08-Aug-24	06-Aug-24	08-Aug-24	0	SC51022-1	SC51024-1																																																																																					
SC51024-1	NICE-CNE-0441 Inclement Weather (December 2022) - 4days (Implemented)	4	08-Aug-24	12-Aug-24	08-Aug-24	12-Aug-24	0	SC51023-1	SC51025-1																																																																																					
SC51025-1	CNE-068 Inclement Weather (January 2023) (Time Implication) - 5days	5	12-Aug-24	17-Aug-24	12-Aug-24	17-Aug-24	0	SC51024-1	SC51026-1																																																																																					
SC51026-1	CNE-070 Inclement Weather (February 2023) (Time Implication) - 2days	2	17-Aug-24	19-Aug-24	17-Aug-24	19-Aug-24	0	SC51025-1	SC51027-1																																																																																					
SC51027-1	CNE-071 Inclement Weather (March 2023) (Time Implication) - 5days	5	19-Aug-24	24-Aug-24	19-Aug-24	24-Aug-24	0	SC51026-1	SC51028-1	■																																																																																				
SC51028-1	CNE-072 Inclement Weather (April 2023) (Time Implication) - 14days	14	24-Aug-24	07-Sep-24	24-Aug-24	07-Sep-24	0	SC51027-1	SC51029-1	■																																																																																				
SC51029-1	CNE-073 Inclement Weather (May 2023) (Time Implication) - 10days	10	07-Sep-24	17-Sep-24	07-Sep-24	17-Sep-24	0	SC51028-1	SC51030-1	■																																																																																				
SC51030-1	CNE-076 Inclement Weather (June 2023) (Time Implication) - 22days	22	17-Sep-24	09-Oct-24	17-Sep-24	09-Oct-24	0	SC51029-1	SC51031-1	■																																																																																				
SC51031-1	CNE-077 Inclement Weather (June 2023) (Time and Cost Implication) - 1day	1	09-Oct-24	10-Oct-24	09-Oct-24	10-Oct-24	0	SC51030-1	SC51099-1																																																																																					
SC51099-1	EWN-0314 Extension of Time for change of access date	245	10-Oct-24	11-Jun-25	10-Oct-24	11-Jun-25	0	SC51031-1	SC51100-1																																																																																					
SC51100-1	Expected Completion for Section 5	0		11-Jun-25*		11-Jun-25	0	SC51099-1		◆																																																																																				
<b>Time Risk Allowance and Planned Completion</b>											26												17-May-25												11-Jun-25												07-Jul-24												02-Aug-24												-314																							
SC51110	Time Risk Allowance for Section 5	26	17-May-25	11-Jun-25	07-Jul-24	02-Aug-24	-314	SC51001-1, S5S1250,	SC51120	■																																																																																				
SC51120	Planned Completion for Section 5	0		11-Jun-25*		02-Aug-24	-314	SC51110, PL1520,	CD1040	◆																																																																																				
<b>Compensation Event</b>											1621												23-Oct-19 A												20-Jul-23 A												03-Feb-23												11-Jun-25																																			



File Name: DE/2018/03 RP R36  
 Layout: DE1803 RP (July 2023) - WBS  
 Page 6 of 56

- Remaining Work
- Critical Activity
- Milestone
- Actual Progress

**Contract No. DE/2018/03**  
**Shek Wu Hui Effluent Polishing Plant - Main Works Stage 1**  
**Sidestream Treatment Facilities and E&M Works for Sludge Treatment Facilities**  
**Revised Programme - as at 20 July 2023**

Date	Revision	Checked	Approved
31-Mar-23	Rev.32	IM/LT	KM
30-Apr-23	Rev.33	IM/LT	KM
31-May-23	Rev.34	IM/LT	KM
30-Jun-23	Rev.35	IM/LT	KM
31-Jul-23	Rev.36	IM/LT	KM















Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Total Float	Predecessors	Successors	Gantt Chart Timeline																											
										2020	2021	2022	2023	2024	2025																						
CE0451	CNE-0451 - Inclement Weather - January 2023 (Time Implication)	0		06-Apr-23 A		11-Jun-25				◆																											
CE0456	CNE-0456 - Inclement Weather - March 2023 (Time Implication)	0		15-May-23 A		11-Jun-25				◆																											
CE0460	CNE-0460 - Inclement Weather - April 2023 (Time Implication)	0		19-May-23 A		11-Jun-25				◆																											
CE0461	CNE-0461 - Inclement Weather - May 2023 (Time Implication)	0		16-Jun-23 A		11-Jun-25				◆																											
CE0464	CNE-0464 - Updated Version of Guidance Notes on Prevention of Heat Stroke at Work	0		17-Jul-23 A		11-Jun-25				◆																											
CE0468	CNE-0468 - Inclement Weather - June 2023 (Time Implication)	0		20-Jul-23 A		11-Jun-25				◆																											
<b>Preliminaries</b>		<b>2059</b>	<b>23-Oct-19 A</b>	<b>11-Jun-25</b>	<b>24-Sep-22</b>	<b>11-Jun-25</b>	<b>0</b>																														
<b>Mobilisation</b>		<b>1720</b>	<b>23-Oct-19 A</b>	<b>07-Jul-24</b>	<b>24-Sep-22</b>	<b>11-Jun-25</b>	<b>339</b>																														
PL1000	Provision of Equipment / Facilities for the PM's Office	1720	23-Oct-19 A	07-Jul-24	24-Jun-24	11-Jun-25	339	AD1200, AD1220, CD1010	CD1040	[Gantt bar: 23-Oct-19 to 11-Jun-25]																											
PL1010	Mobilisation	28	23-Oct-19 A	19-Nov-19 A	24-Sep-22	24-Sep-22		CD1010	PL1240, S2P1010, S2D1930, S5CHPP1040	[Milestone: 24-Sep-22]																											
PL1020	Design, Procurement & PO & Construction of Contractor's Site Office (Works Area WA1-B)	270	20-Nov-19 A	27-Nov-20 A	10-Dec-22	10-Dec-22		AD1200, PL1010	PL1040, S2D1930, S2D1990, S5CHPP1040	[Gantt bar: 20-Nov-19 to 10-Dec-22]																											
PL1030	Design, Procurement & PO & Construction of Contractor's Storage Area (Works Area WA3)	503	20-Nov-19 A	05-Apr-21 A	24-Jun-24	24-Jun-24		AD1220, PL1010	PL1050	[Gantt bar: 20-Nov-19 to 24-Jun-24]																											
PL1040	Maintain Contractor's Site Office	1288	28-Nov-20 A	07-Jun-24	24-Jun-24	12-May-25	339	PL1020	PL1060	[Gantt bar: 28-Nov-20 to 12-May-25]																											
PL1050	Maintain Contractor's Storage Area	1159	06-Apr-21 A	07-Jun-24	24-Jun-24	12-May-25	339	PL1030	PL1060	[Gantt bar: 06-Apr-21 to 12-May-25]																											
PL1060	Removal of Site Office, Storage & Relevant Facilities	30	08-Jun-24	07-Jul-24	13-May-25	11-Jun-25	339	PL1040, PL1050	CD1040	[Gantt bar: 08-Jun-24 to 13-May-25]																											
<b>Site Preliminaries</b>		<b>2059</b>	<b>23-Oct-19 A</b>	<b>11-Jun-25</b>	<b>30-Nov-23</b>	<b>11-Jun-25</b>	<b>0</b>																														
PL1070	Provision of Insurance, Third Party Insurances & PII	1720	23-Oct-19 A	07-Jul-24	24-Jun-24	11-Jun-25	339	CD1010	CD1040	[Gantt bar: 23-Oct-19 to 11-Jun-25]																											
PL1080	Provision of 2 Contract Car for the Use of the PM & Supervisor	1720	23-Oct-19 A	07-Jul-24	24-Jun-24	11-Jun-25	339	CD1010	CD1040	[Gantt bar: 23-Oct-19 to 11-Jun-25]																											
PL1090	Provision of 1 Electric Car for the Use of the PM & Supervisor	1629	22-Jan-20 A	07-Jul-24	24-Jun-24	11-Jun-25	339	CD1010, PL1010	CD1040	[Gantt bar: 22-Jan-20 to 11-Jun-25]																											
PL1100	Provision of Photographs	1692	20-Nov-19 A	07-Jul-24	24-Jun-24	11-Jun-25	339	CD1010, PL1010	CD1040	[Gantt bar: 20-Nov-19 to 11-Jun-25]																											
PL1110	Provision of Environmental Mitigation Measures	1692	20-Nov-19 A	07-Jul-24	24-Jun-24	11-Jun-25	339	CD1010, PL1010	CD1040	[Gantt bar: 20-Nov-19 to 11-Jun-25]																											
PL1120	Provision of Air Pollution Abatement	1692	20-Nov-19 A	07-Jul-24	24-Jun-24	11-Jun-25	339	CD1010, PL1010	CD1040	[Gantt bar: 20-Nov-19 to 11-Jun-25]																											
PL1130	Provision of Noise Pollution Abatement	1692	20-Nov-19 A	07-Jul-24	24-Jun-24	11-Jun-25	339	CD1010, PL1010	CD1040	[Gantt bar: 20-Nov-19 to 11-Jun-25]																											
PL1140	Provision of Wastewater Pollution Abatement	1692	20-Nov-19 A	07-Jul-24	24-Jun-24	11-Jun-25	339	CD1010, PL1010	CD1040	[Gantt bar: 20-Nov-19 to 11-Jun-25]																											
PL1150	Provision of Wastewater Management	1692	20-Nov-19 A	07-Jul-24	24-Jun-24	11-Jun-25	339	CD1010, PL1010	CD1040	[Gantt bar: 20-Nov-19 to 11-Jun-25]																											
PL1160	Provision of Monitoring the Use of Ultra Low Sulphur Diesel	1692	20-Nov-19 A	07-Jul-24	24-Jun-24	11-Jun-25	339	CD1010, PL1010	CD1040	[Gantt bar: 20-Nov-19 to 11-Jun-25]																											
PL1170	Provision of Environmental Management	1692	20-Nov-19 A	07-Jul-24	24-Jun-24	11-Jun-25	339	CD1010, PL1010	CD1040	[Gantt bar: 20-Nov-19 to 11-Jun-25]																											
PL1180	Provision of Site Management Plan for Trip Ticket System	1692	20-Nov-19 A	07-Jul-24	24-Jun-24	11-Jun-25	339	CD1010, PL1010	CD1040	[Gantt bar: 20-Nov-19 to 11-Jun-25]																											
PL1190	Provision of As-constructed Drawings for Section 3	121	25-Jul-24	22-Nov-24	28-Mar-24	26-Jul-24	-119	CD1010, S3C1150	CD1040, SC31110	[Gantt bar: 25-Jul-24 to 26-Jul-24]																											
PL1200	Provision of As-constructed Drawings for Section 4	252	13-Oct-22 A	21-Jul-23	11-Jun-25	11-Jun-25	691	CD1010, S4C1160,	CD1040, SC41110	[Gantt bar: 13-Oct-22 to 11-Jun-25]																											
PL1210	Provision of As-constructed Drawings for Section 5	151	15-Jul-24	12-Dec-24	07-Feb-24	07-Jul-24	-159	CD1010, S5DIGC1040,	CD1040, SC51110	[Gantt bar: 15-Jul-24 to 07-Jul-24]																											
PL1220	Provision of Systematic Risk Management	1691	20-Nov-19 A	06-Jul-24	25-Jun-24	11-Jun-25	340	CD1010, PL1010	CD1040	[Gantt bar: 20-Nov-19 to 11-Jun-25]																											
PL1230	Provision of Site Liaison Group & Community Liaison Group	1691	20-Nov-19 A	06-Jul-24	25-Jun-24	11-Jun-25	340	CD1010, PL1010	CD1040	[Gantt bar: 20-Nov-19 to 11-Jun-25]																											
PL1240	Provision of 24-Hour Telephone Line	1691	20-Nov-19 A	06-Jul-24	25-Jun-24	11-Jun-25	340	CD1010, PL1010	CD1040	[Gantt bar: 20-Nov-19 to 11-Jun-25]																											



File Name: DE/2018/03 RP R36  
Layout: DE1803 RP (July 2023) - WBS  
Page 13 of 56

- Remaining Work
- Critical Activity
- ◆ Milestone
- ▬ Actual Progress

**Contract No. DE/2018/03**  
**Shek Wu Hui Effluent Polishing Plant - Main Works Stage 1**  
**Sidestream Treatment Facilities and E&M Works for Sludge Treatment Facilities**  
**Revised Programme - as at 20 July 2023**

Date	Revision	Checked	Approved
31-Mar-23	Rev.32	IM/LT	KM
30-Apr-23	Rev.33	IM/LT	KM
31-May-23	Rev.34	IM/LT	KM
30-Jun-23	Rev.35	IM/LT	KM
31-Jul-23	Rev.36	IM/LT	KM



Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Total Float	Predecessors	Successors	Gantt Chart																																			
										2020	2021	2022	2023	2024	2025																														
PL1570	Prepare & Submit Construction Stage BIM Execution Plan	30	24-Oct-19 A	22-Nov-19 A	28-Sep-24	28-Sep-24		CD1010	PL1580, PL1630, PL1620	[Gantt bar]																																			
PL1580	PM Reivew & Comment Construction Stage BIM Execution Plan	21	23-Nov-19 A	13-Dec-19 A	28-Sep-24	28-Sep-24		PL1570	PL1590	[Gantt bar]																																			
PL1590	Revise & Re-submit Construction Stage BIM Execution Plan	14	14-Dec-19 A	27-Dec-19 A	28-Sep-24	28-Sep-24		PL1580	PL1600	[Gantt bar]																																			
PL1600	PM Reivew & Approval of Construction Stage BIM Execution Plan	21	28-Dec-19 A	17-Jan-20 A	28-Sep-24	28-Sep-24		PL1590	PL1630, PL1620	[Gantt bar]																																			
PL1610	Contractor Review & Study Design Stage BIM	92	24-Oct-19 A	23-Jan-20 A	28-Sep-24	28-Sep-24		CD1010	CD1040, PL1640, PL1630, PL1620	[Gantt bar]																																			
PL1620	Contractor Develop 1st Construction Stage BIM	60	24-Jan-20 A	23-Mar-20 A	28-Sep-24	28-Sep-24		PL1600, PL1570, PL1610	CD1040, PL1640, PL1630, PL1630	[Gantt bar]																																			
PL1630	Review & Update BIM Execution Plan & BIM Model	1415	24-Mar-20 A	06-Feb-24	28-Sep-24	16-Apr-25	435	PL1570, PL1620, PL1600, PL1610, PL1620	CD1040, PL1640	[Gantt bar]																																			
PL1640	Prepare & Submit the Fully Coordinated BIM	60	09-Dec-23	06-Feb-24	16-Feb-25	16-Apr-25	435	PL1620, PL1630, PL1610	PL1650	[Gantt bar]																																			
PL1650	PM Reivew & Comment Fully Coordinated BIM	21	07-Feb-24	27-Feb-24	17-Apr-25	07-May-25	435	PL1640	PL1660	[Gantt bar]																																			
PL1660	Revise & Re-submit Fully Coordinated BIM	14	28-Feb-24	12-Mar-24	08-May-25	21-May-25	435	PL1650	PL1670	[Gantt bar]																																			
PL1670	PM Reivew & Approval of Fully Coordinated BIM	21	13-Mar-24	02-Apr-24	22-May-25	11-Jun-25	435	PL1660	CD1040	[Gantt bar]																																			
<b>Section 1 - Design for UV System No. 1 &amp; Effluent Pumping Station No.1</b>			284	21-Nov-19 A	08-Aug-20 A	23-Oct-22	11-Jun-25			[Gantt bar]																																			
<b>Major Plant &amp; Materials Procurement</b>			240	21-Nov-19 A	17-Jul-20 A	23-Oct-22	08-May-23			[Gantt bar]																																			
S1P1000	Procurement & PO for UV Disinfection System (S10)	150	21-Nov-19 A	28-Apr-20 A	23-Oct-22	23-Oct-22		CD1000, CD1010,	SC11110, S4P1040,	[Gantt bar]																																			
S1P1010	Procurement & PO for Lift-up Pumps (S11)	150	21-Nov-19 A	28-Apr-20 A	23-Oct-22	23-Oct-22		CD1010, PL1010	SC11110, S4P1070, S1D1000	[Gantt bar]																																			
S1P1020	Procurement & PO for Transfer Pumps (S13)	150	21-Nov-19 A	28-Apr-20 A	23-Oct-22	23-Oct-22		CD1010, PL1010	SC11110, S4P1080,	[Gantt bar]																																			
S1P1030	Procurement & PO for EOT Cranes (2T & 5T) (S19)	150	19-Jan-20 A	03-Jul-20 A	08-May-23	08-May-23		S1P1000	SC11110, S4P1100	[Gantt bar]																																			
S1P1040	Procurement & PO for Stoplogs (S21)	90	18-Apr-20 A	17-Jul-20 A	08-May-23	08-May-23		S1P1020, PL1010	SC11110, S4P1110,	[Gantt bar]																																			
S1P1050	Procurement & PO for Penstocks (S21)	90	18-Apr-20 A	17-Jul-20 A	08-May-23	08-May-23		S1P1020, PL1010	SC11110, S4P1120,	[Gantt bar]																																			
<b>Design &amp; Submission</b>			217	27-Jan-20 A	08-Aug-20 A	23-Oct-22	11-Jun-25			[Gantt bar]																																			
<b>General Arrangement Drawings</b>			217	27-Jan-20 A	08-Aug-20 A	23-Oct-22	11-Jun-25			[Gantt bar]																																			
S1D1000	Prepare & Submit General Arrangement Drawings	90	27-Jan-20 A	19-Feb-20 A	23-Oct-22	23-Oct-22		S1P1000, S1P1010,	S1D1010, S1D1040,	[Gantt bar]																																			
S1D1010	Review & Comment on General Arrangement Drawings by PM	21	20-Feb-20 A	04-Mar-20 A	11-Jun-25	11-Jun-25		S1D1000	S1D1020	[Gantt bar]																																			
S1D1020	Revise & Re-submit General Arrangement Drawings	14	16-May-20 A	05-Aug-20 A	11-Jun-25	11-Jun-25		S1D1010	S1D1030	[Gantt bar]																																			
S1D1030	Review & Accept of General Arrangement Drawings by PM	5	06-Aug-20 A	08-Aug-20 A	11-Jun-25	11-Jun-25		S1D1020	SC11110	[Gantt bar]																																			
<b>Civil &amp; Dimensional / Tolerance Requirement Drawings</b>			176	07-Mar-20 A	08-Aug-20 A	08-May-23	11-Jun-25			[Gantt bar]																																			
S1D1040	Prepare & Submit Civil Requirement Drawings	60	07-Mar-20 A	08-Apr-20 A	08-May-23	08-May-23		CD1010, S1D1000	S1D1050, KD1000	[Gantt bar]																																			
S1D1050	Review & Comment on Civil Requirement Drawings by PM	21	09-Apr-20 A	20-Apr-20 A	11-Jun-25	11-Jun-25		S1D1040	S1D1060	[Gantt bar]																																			
S1D1060	Revise & Re-submit Civil Requirement Drawings	14	21-Apr-20 A	29-Apr-20 A	11-Jun-25	11-Jun-25		S1D1050	S1D1070	[Gantt bar]																																			
S1D1070	Review & Comment of Civil Requirement Drawings by PM	21	30-Apr-20 A	25-May-20 A	11-Jun-25	11-Jun-25		S1D1060	SC11110, S1D1080	[Gantt bar]																																			
S1D1080	Revise & Re-submit Civil Requirement Drawings	28	26-May-20 A	05-Aug-20 A	11-Jun-25	11-Jun-25		S1D1070	S1D1090	[Gantt bar]																																			
S1D1090	Review & Accept of Civil Requirement Drawings by PM	5	06-Aug-20 A	08-Aug-20 A	11-Jun-25	11-Jun-25		S1D1080	SC11110	[Gantt bar]																																			
<b>Electrical Schematic Drawings</b>			116	25-Feb-20 A	03-Jun-20 A	23-Oct-22	23-Oct-22			[Gantt bar]																																			



File Name: DE/2018/03 RP R36  
Layout: DE1803 RP (July 2023) - WBS  
Page 15 of 56

- █ Remaining Work
- █ Critical Activity
- ◆ Milestone
- █ Actual Progress

**Contract No. DE/2018/03**  
**Shek Wu Hui Effluent Polishing Plant - Main Works Stage 1**  
**Sidestream Treatment Facilities and E&M Works for Sludge Treatment Facilities**  
**Revised Programme - as at 20 July 2023**

Date	Revision	Checked	Approved
31-Mar-23	Rev.32	IM/LT	KM
30-Apr-23	Rev.33	IM/LT	KM
31-May-23	Rev.34	IM/LT	KM
30-Jun-23	Rev.35	IM/LT	KM
31-Jul-23	Rev.36	IM/LT	KM

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Total Float	Predecessors	Successors	Gantt Chart (2020-2025)																														
										2020					2021					2022					2023					2024					2025					
S1D1100	Prepare & Submit Elec. Schematic Drawings	60	25-Feb-20 A	03-Apr-20 A	23-Oct-22	23-Oct-22		CD1010, S1D1000	S1D1110, KD1000, S1D1140, S1D1220	[Gantt Bar: Feb 25 - Oct 3]																														
S1D1110	Review & Comment on Elec. Schematic Drawings by PM	21	04-Apr-20 A	16-Apr-20 A	23-Oct-22	23-Oct-22		S1D1100	S1D1120	[Gantt Bar: Apr 4 - Apr 16]																														
S1D1120	Revise & Re-submit Elec. Schematic Drawings	14	17-Apr-20 A	04-May-20 A	23-Oct-22	23-Oct-22		S1D1110	S1D1130	[Gantt Bar: Apr 17 - May 4]																														
S1D1130	Review & Accept of Elec. Schematic Drawings by PM	21	05-May-20 A	03-Jun-20 A	23-Oct-22	23-Oct-22		S1D1120	S5TXRP1000, S4C1000,	[Gantt Bar: May 5 - Jun 3]																														
<b>UV System No. 1</b>		<b>146</b>	<b>24-Mar-20 A</b>	<b>08-Aug-20 A</b>	<b>23-Oct-22</b>	<b>11-Jun-25</b>				[Gantt Bar: Mar 24 - Aug 8]																														
S1D1140	Prepare & Submit Wiring Dwgs, Cable Schedule & Design Cal.	60	24-Mar-20 A	08-May-20 A	23-Oct-22	23-Oct-22		CD1010, S1D1100	S1D1150, S1D1180	[Gantt Bar: Mar 24 - May 8]																														
S1D1150	Review & Comment on Wiring Dwgs, Cable Schedule & Design Cal.	21	09-May-20 A	01-Jun-20 A	11-Jun-25	11-Jun-25		S1D1140	S1D1160	[Gantt Bar: May 9 - Jun 1]																														
S1D1160	Revise & Re-submit Wiring Dwgs, Cable Schedule & Design Cal.	14	02-Jun-20 A	10-Jul-20 A	11-Jun-25	11-Jun-25		S1D1150	S1D1170	[Gantt Bar: Jun 2 - Jul 10]																														
S1D1170	Review & Accept of Wiring Dwgs, Cable Schedule & Design Cal.	21	11-Jul-20 A	06-Aug-20 A	11-Jun-25	11-Jun-25		S1D1160	SC11110	[Gantt Bar: Jul 11 - Aug 6]																														
S1D1180	Prepare & Submit the Schedule, Design Cal. & Fixing Details of Equipment	60	15-Apr-20 A	29-May-20 A	23-Oct-22	23-Oct-22		CD1010, S1D1140, S1D1000	S1D1190, S4C1020	[Gantt Bar: Apr 15 - May 29]																														
S1D1190	Review & Comment on the Schedule, Design Cal. & Fixing Details of Equipment	21	30-May-20 A	19-Jun-20 A	23-Oct-22	23-Oct-22		S1D1180	S1D1200	[Gantt Bar: May 30 - Jun 19]																														
S1D1200	Revise & Re-submit the Schedule, Design Cal. & Fixing Details of Equipment	14	20-Jun-20 A	23-Jul-20 A	23-Oct-22	23-Oct-22		S1D1190	S1D1210	[Gantt Bar: Jun 20 - Jul 23]																														
S1D1210	Review & Accept of the Schedule, Design Cal. & Fixing Details of Equipment	14	24-Jul-20 A	08-Aug-20 A	23-Oct-22	23-Oct-22		S1D1200	S4P1040, S5TXRP1000, S4C1020	[Gantt Bar: Jul 24 - Aug 8]																														
<b>Effluent Pumping Station No. 1</b>		<b>139</b>	<b>24-Mar-20 A</b>	<b>08-Aug-20 A</b>	<b>23-Oct-22</b>	<b>11-Jun-25</b>				[Gantt Bar: Mar 24 - Aug 8]																														
S1D1220	Prepare & Submit Wiring Dwgs, Cable Schedule & Design Cal.	60	24-Mar-20 A	08-May-20 A	23-Oct-22	23-Oct-22		CD1010, S1D1100	S1D1230, S1D1260, S1D1300	[Gantt Bar: Mar 24 - May 8]																														
S1D1230	Review & Comment on Wiring Dwgs, Cable Schedule & Design Cal.	21	09-May-20 A	01-Jun-20 A	11-Jun-25	11-Jun-25		S1D1220	S1D1240	[Gantt Bar: May 9 - Jun 1]																														
S1D1240	Revise & Re-submit Wiring Dwgs, Cable Schedule & Design Cal.	14	02-Jun-20 A	10-Jul-20 A	11-Jun-25	11-Jun-25		S1D1230	S1D1250	[Gantt Bar: Jun 2 - Jul 10]																														
S1D1250	Review & Accept of Wiring Dwgs, Cable Schedule & Design Cal.	21	11-Jul-20 A	08-Aug-20 A	11-Jun-25	11-Jun-25		S1D1240	SC11110	[Gantt Bar: Jul 11 - Aug 6]																														
S1D1260	Prepare & Submit the Schedule, Design Cal. & Fixing Details of Equipment	60	15-Apr-20 A	29-May-20 A	23-Oct-22	23-Oct-22		CD1010, S1D1220, S1D1000	S1D1270, S4C1020	[Gantt Bar: Apr 15 - May 29]																														
S1D1270	Review & Comment on the Schedule, Design Cal. & Fixing Details of Equipment	21	30-May-20 A	19-Jun-20 A	23-Oct-22	23-Oct-22		S1D1260	S1D1280	[Gantt Bar: May 30 - Jun 19]																														
S1D1280	Revise & Re-submit the Schedule, Design Cal. & Fixing Details of Equipment	14	20-Jun-20 A	23-Jul-20 A	23-Oct-22	23-Oct-22		S1D1270	S1D1290	[Gantt Bar: Jun 20 - Jul 23]																														
S1D1290	Review & Accept of the Schedule, Design Cal. & Fixing Details of Equipment	14	24-Jul-20 A	08-Aug-20 A	23-Oct-22	23-Oct-22		S1D1280	S4P1110, S4P1120,	[Gantt Bar: Jul 24 - Aug 8]																														
<b>Building Services</b>		<b>147</b>	<b>15-Mar-20 A</b>	<b>06-Aug-20 A</b>	<b>02-Dec-22</b>	<b>11-Jun-25</b>				[Gantt Bar: Mar 15 - Aug 6]																														
S1D1300	Prepare & Submit BS Works Design & Dwgs UV System No.1 & Effluent Pumping Station No.1	90	15-Mar-20 A	27-Jul-20 A	02-Dec-22	02-Dec-22		S1D1220	S1D1320, S1D1310	[Gantt Bar: Mar 15 - Jul 27]																														
S1D1310	Review & Accept of BS Works Design & Dwgs UV System No.1 & Effluent Pumping Station No.1	8	21-Jul-20 A	05-Aug-20 A	02-Dec-22	02-Dec-22		S1D1300	SC11110, S5TXRC1030, S4C1110	[Gantt Bar: Jul 21 - Aug 5]																														
S1D1320	Prepare & Submit FS Works Design & Dwgs UV System No.1 & Effluent Pumping Station No.1	60	14-Apr-20 A	05-Aug-20 A	11-Jun-25	11-Jun-25		S1D1300	S1D1330	[Gantt Bar: Apr 14 - Aug 5]																														
S1D1330	Review & Accept of FS Works Design & Dwgs UV System No.1 & Effluent Pumping Station No.1	8	09-Jul-20 A	06-Aug-20 A	11-Jun-25	11-Jun-25		S1D1320	SC11110, S4P1030, S4P1140, S4P1150	[Gantt Bar: Jul 9 - Aug 6]																														
<b>Section 2 - Complete All Designs (exclude Sec. 1 &amp; 3)</b>		<b>943</b>	<b>20-Nov-19 A</b>	<b>21-Jul-23</b>	<b>31-Oct-21</b>	<b>11-Jun-25</b>	<b>691</b>			[Gantt Bar: Nov 20 - Jul 21]																														
<b>Major Plant &amp; Materials Procurement</b>		<b>571</b>	<b>20-Nov-19 A</b>	<b>23-Apr-21 A</b>	<b>24-Sep-22</b>	<b>11-Jun-25</b>				[Gantt Bar: Nov 20 - Apr 23]																														
S2P1000	Procurement & PO for Sludge Screening System (S2)	150	18-May-20 A	16-Oct-20 A	02-Nov-22	02-Nov-22		S2P1020	SC21110, S2D1260, S5P1000, S2P1060, S2P1150, S5P1030	[Gantt Bar: May 18 - Oct 16]																														
S2P1010	Procurement & PO for Sludge Thickening System (S3)	180	20-Nov-19 A	08-Jun-20 A	02-Nov-22	02-Nov-22		PL1010, CD1010	SC21110, S2D1300, S2P1030	[Gantt Bar: Nov 20 - Jun 8]																														



- Remaining Work
- Critical Activity
- ◆ Milestone
- Actual Progress

**Contract No. DE/2018/03**  
**Shek Wu Hui Effluent Polishing Plant - Main Works Stage 1**  
**Sidestream Treatment Facilities and E&M Works for Sludge Treatment Facilities**  
**Revised Programme - as at 20 July 2023**

Date	Revision	Checked	Approved
31-Mar-23	Rev.32	IM/LT	KM
30-Apr-23	Rev.33	IM/LT	KM
31-May-23	Rev.34	IM/LT	KM
30-Jun-23	Rev.35	IM/LT	KM
31-Jul-23	Rev.36	IM/LT	KM









Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Total Float	Predecessors	Successors	Gantt Chart (2020-2025)																																			
S2D1520	Prepare & Submit the Schedule, Design Cal. & Fixing Details of Equipment	232	22-Oct-20 A	10-Jun-21 A	27-Nov-22	27-Nov-22			S2D1530	[Gantt Bar]																																			
S2D1530	Review & Accept on the Schedule, Design Cal. & Fixing Details of Equipment	21	24-May-21 A	11-Jun-21 A	27-Nov-22	27-Nov-22		S2D1520	S5BIOP1010, S5H2SP1000, SC21110	[Gantt Bar]																																			
<b>Combined Heat &amp; Power Generation (CHP)</b>		512	18-May-20 A	11-Jun-21 A	02-Nov-22	14-Dec-22				[Gantt Bar]																																			
S2D1540	Prepare & Submit Wiring Dwgs, Cable Schedule & Design Cal.	233	18-May-20 A	21-Jul-20 A	02-Nov-22	02-Nov-22		S2P1070	S2D1550	[Gantt Bar]																																			
S2D1550	Review & Comment on Wiring Dwgs, Cable Schedule & Design Cal.	21	22-Jul-20 A	11-Aug-20 A	02-Nov-22	02-Nov-22		S2D1540	S2D1560, S2D1870	[Gantt Bar]																																			
S2D1560	Revise & Re-submit Wiring Dwgs, Cable Schedule & Design Cal.	28	12-Aug-20 A	21-Dec-20 A	02-Nov-22	02-Nov-22		S2D1550	S2D1570	[Gantt Bar]																																			
S2D1570	Review & Accept of Wiring Dwgs, Cable Schedule & Design Cal.	171	22-Dec-20 A	11-Jun-21 A	02-Nov-22	02-Nov-22		S2D1560	SC21110, S5P1050	[Gantt Bar]																																			
S2D1580	Prepare & Submit the Schedule, Design Cal. & Fixing Details of Equipment	180	18-May-20 A	21-Jul-20 A	14-Dec-22	14-Dec-22			S2D1590	[Gantt Bar]																																			
S2D1590	Review & Comment on the Schedule, Design Cal. & Fixing Details of Equipment	21	22-Jul-20 A	11-Aug-20 A	14-Dec-22	14-Dec-22		S2D1580	S2D1600	[Gantt Bar]																																			
S2D1600	Revise & Re-submit the Schedule, Design Cal. & Fixing Details of Equipment	28	12-Aug-20 A	21-Dec-20 A	14-Dec-22	14-Dec-22		S2D1590	S2D1610	[Gantt Bar]																																			
S2D1610	Review & Accept of the Schedule, Design Cal. & Fixing Details of Equipment	171	22-Dec-20 A	11-Jun-21 A	14-Dec-22	14-Dec-22		S2D1600	S5CHPP1010, SC21110, S5S1020, PL1530	[Gantt Bar]																																			
<b>Waste Gas Burning System (WGB)</b>		264	15-Oct-20 A	11-Jun-21 A	02-Nov-22	20-Mar-23				[Gantt Bar]																																			
S2D1620	Prepare & Submit Wiring Dwgs, Cable Schedule & Design Cal.	239	15-Oct-20 A	10-Jun-21 A	02-Nov-22	02-Nov-22			S2D1630	[Gantt Bar]																																			
S2D1630	Review & Accept on Wiring Dwgs, Cable Schedule & Design Cal.	21	24-May-21 A	11-Jun-21 A	02-Nov-22	02-Nov-22		S2D1620	SC21110, S5P1050	[Gantt Bar]																																			
S2D1640	Prepare & Submit the Schedule, Design Cal. & Fixing Details of Equipment	194	29-Nov-20 A	10-Jun-21 A	20-Mar-23	20-Mar-23			S2D1650	[Gantt Bar]																																			
S2D1650	Review & Accept on the Schedule, Design Cal. & Fixing Details of Equipment	21	24-May-21 A	11-Jun-21 A	20-Mar-23	20-Mar-23		S2D1640	S5WGBP1000, SC21110	[Gantt Bar]																																			
<b>Plant Service Water System (PSW)</b>		325	16-Aug-20 A	11-Jun-21 A	02-Nov-22	28-Dec-22				[Gantt Bar]																																			
S2D1660	Prepare & Submit Wiring Dwgs, Cable Schedule & Design Cal.	299	16-Aug-20 A	10-Jun-21 A	02-Nov-22	02-Nov-22		S2D1080, S2D1160, S2P1090	S2D1670	[Gantt Bar]																																			
S2D1670	Review & Accept on Wiring Dwgs, Cable Schedule & Design Cal.	21	24-May-21 A	11-Jun-21 A	02-Nov-22	02-Nov-22		S2D1660	SC21110, S5P1050	[Gantt Bar]																																			
S2D1680	Prepare & Submit the Schedule, Design Cal. & Fixing Details of Equipment	239	15-Oct-20 A	10-Jun-21 A	28-Dec-22	28-Dec-22			S2D1690	[Gantt Bar]																																			
S2D1690	Review & Comment on the Schedule, Design Cal. & Fixing Details of Equipment	21	24-May-21 A	11-Jun-21 A	28-Dec-22	28-Dec-22		S2D1680	S5PSWP1000, SC21110	[Gantt Bar]																																			
<b>Surplus Activated Sludge Pumping Station (SAS)</b>		440	01-Aug-20 A	11-Jun-21 A	18-Jun-23	11-Jun-25				[Gantt Bar]																																			
S2D1700	Prepare & Submit Wiring Dwgs, Cable Schedule & Design Cal.	202	01-Aug-20 A	17-Nov-20 A	11-Jun-25	11-Jun-25		S2P1100	S2D1710	[Gantt Bar]																																			
S2D1710	Review & Comment on Wiring Dwgs, Cable Schedule & Design Cal.	21	18-Nov-20 A	24-Nov-20 A	11-Jun-25	11-Jun-25		S2D1700	S2D1720	[Gantt Bar]																																			
S2D1720	Revise & Re-submit Wiring Dwgs, Cable Schedule & Design Cal.	198	25-Nov-20 A	10-Jun-21 A	11-Jun-25	11-Jun-25		S2D1710	S2D1730	[Gantt Bar]																																			
S2D1730	Review & Accept of Wiring Dwgs, Cable Schedule & Design Cal.	21	24-May-21 A	11-Jun-21 A	11-Jun-25	11-Jun-25		S2D1720	SC21110	[Gantt Bar]																																			
S2D1740	Prepare & Submit the Schedule, Design Cal. & Fixing Details of Equipment	183	16-Aug-20 A	17-Nov-20 A	18-Jun-23	18-Jun-23			S2D1750	[Gantt Bar]																																			
S2D1750	Review & Comment on the Schedule, Design Cal. & Fixing Details of Equipment	21	18-Nov-20 A	24-Nov-20 A	18-Jun-23	18-Jun-23		S2D1740	S2D1760	[Gantt Bar]																																			
S2D1760	Revise & Re-submit the Schedule, Design Cal. & Fixing Details of Equipment	198	25-Nov-20 A	10-Jun-21 A	18-Jun-23	18-Jun-23		S2D1750	S2D1770	[Gantt Bar]																																			
S2D1770	Review & Accept of the Schedule, Design Cal. & Fixing Details of Equipment	21	24-May-21 A	11-Jun-21 A	18-Jun-23	18-Jun-23		S2D1760	S5SASP1000, SC21110	[Gantt Bar]																																			
<b>Control and Monitoring System</b>		211	30-Oct-20 A	11-Jun-21 A	11-Jun-25	11-Jun-25				[Gantt Bar]																																			
S2D1780	Prepare & Submit Wiring Dwgs, Cable Schedule & Design Cal.	193	30-Oct-20 A	11-May-21 A	11-Jun-25	11-Jun-25			S2D1790	[Gantt Bar]																																			
S2D1790	Review & Accept on Wiring Dwgs, Cable Schedule & Design Cal.	30	12-May-21 A	11-Jun-21 A	11-Jun-25	11-Jun-25		S2D1780	SC21110	[Gantt Bar]																																			
S2D1800	Prepare & Submit the Schedule, Design Cal. & Fixing Details of Equipment	148	14-Dec-20 A	11-May-21 A	11-Jun-25	11-Jun-25			S2D1810	[Gantt Bar]																																			
S2D1810	Review & Accept on the Schedule, Design Cal. & Fixing Details of Equipment	30	12-May-21 A	11-Jun-21 A	11-Jun-25	11-Jun-25		S2D1800	SC21110	[Gantt Bar]																																			
<b>Lifting Appliances</b>		358	17-Jul-20 A	11-Jun-21 A	11-Jun-25	11-Jun-25				[Gantt Bar]																																			
S2D1820	Prepare & Submit Wiring Dwgs, Cable Schedule & Design Cal.	329	17-Jul-20 A	10-Jun-21 A	11-Jun-25	11-Jun-25			S2D1830	[Gantt Bar]																																			
S2D1830	Review & Accept on Wiring Dwgs, Cable Schedule & Design Cal.	21	24-May-21 A	11-Jun-21 A	11-Jun-25	11-Jun-25		S2D1820	SC21110	[Gantt Bar]																																			
S2D1840	Prepare & Submit the Schedule, Design Cal. & Fixing Details of Equipment	224	30-Oct-20 A	10-Jun-21 A	11-Jun-25	11-Jun-25			S2D1850	[Gantt Bar]																																			
S2D1850	Review & Accept on the Schedule, Design Cal. & Fixing Details of Equipment	21	24-May-21 A	11-Jun-21 A	11-Jun-25	11-Jun-25		S2D1840	SC21110	[Gantt Bar]																																			
<b>Building Services</b>		357	02-Jul-20 A	11-Jun-21 A	13-Nov-22	11-Jun-25				[Gantt Bar]																																			



File Name: DE/2018/03 RP R36  
Layout: DE1803 RP (July 2023) - WBS  
Page 20 of 56

- Remaining Work
- Critical Activity
- Milestone
- Actual Progress

**Contract No. DE/2018/03**  
**Shek Wu Hui Effluent Polishing Plant - Main Works Stage 1**  
**Sidestream Treatment Facilities and E&M Works for Sludge Treatment Facilities**  
**Revised Programme - as at 20 July 2023**

Date	Revision	Checked	Approved
31-Mar-23	Rev.32	IM/LT	KM
30-Apr-23	Rev.33	IM/LT	KM
31-May-23	Rev.34	IM/LT	KM
30-Jun-23	Rev.35	IM/LT	KM
31-Jul-23	Rev.36	IM/LT	KM





Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Total Float	Predecessors	Successors	2020	2021	2022	2023	2024	2025
<b>For Main Civil Works</b>			146	17-Mar-21 A	06-Sep-21 A	16-Aug-23	16-Aug-23								
S3P1340	Submit Tender proposal of Civil Contractor (Main Civil Works)	30	17-Mar-21 A	21-May-21 A	16-Aug-23	16-Aug-23			S3P1350						
S3P1350	Review & Accept the Tender proposal of Civil Contractor (Main Civil Works)	42	22-May-21 A	19-Jul-21 A	16-Aug-23	16-Aug-23		S3P1340	S3P1360						
S3P1360	Tender Invitation of Civil Contractor (Main Civil Works)	14	21-Jul-21 A	11-Aug-21 A	16-Aug-23	16-Aug-23		S3P1350	S3P1370						
S3P1370	Submission of Tender Report	1	12-Aug-21 A	19-Aug-21 A	16-Aug-23	16-Aug-23		S3P1360	S3P1380						
S3P1380	Review & Accept the Tender Report by PM	6	20-Aug-21 A	31-Aug-21 A	16-Aug-23	16-Aug-23		S3P1370	S3P1390						
S3P1390	Contract Preparation	1	01-Sep-21 A	05-Sep-21 A	16-Aug-23	16-Aug-23		S3P1380	S3P1400						
S3P1400	Civil Contractor (Main Civil Works) Award	1	06-Sep-21 A	06-Sep-21 A	16-Aug-23	16-Aug-23		S3P1390	S3D1360, S3C1070						
<b>Design &amp; Submission</b>			1317	07-Jun-20 A	21-Jul-23	01-Dec-22	11-Jun-25	691							
<b>Architectural</b>			1317	07-Jun-20 A	21-Jul-23	31-Jul-23	31-Jul-23	10							
S3D1000	Prepare & Submit Building Layout Plan	60	07-Jun-20 A	21-Oct-20 A	31-Jul-23	31-Jul-23		CD1010, S3P1000	S3D1010, S3D1050, S3D1100						
S3D1010	Review & Comment on Building Layout Plan by PM	67	22-Oct-20 A	17-Nov-20 A	31-Jul-23	31-Jul-23		S3D1000	S3D1020						
S3D1020	Revise & Re-submit Building Layout Plan	28	18-Nov-20 A	24-Dec-20 A	31-Jul-23	31-Jul-23		S3D1010	S3D1030						
S3D1030	Review & Accept of Building Layout Plan by PM	214	01-Jan-21 A	16-Sep-21 A	31-Jul-23	31-Jul-23		S3D1020	S3D1090						
S3D1040	Coordination Meeting with DSD (Employer) for the Architectural Drawing	0		15-Nov-21 A		31-Jul-23			S3D1090						
S3D1050	Prepare & Submit Architectural Design / Drawings	60	17-Jun-20 A	21-Oct-20 A	31-Jul-23	31-Jul-23		S3D1000	S3D1060						
S3D1060	Review & Comment on Architectural Design / Drawings by PM	67	22-Oct-20 A	17-Nov-20 A	31-Jul-23	31-Jul-23		S3D1050	S3D1070						
S3D1070	Revise & Re-submit Architectural Design / Drawings	28	18-Nov-20 A	24-Dec-20 A	31-Jul-23	31-Jul-23		S3D1060	S3D1080						
S3D1080	Review & Accept of Architectural Design / Drawings by PM	909	25-Dec-20 A	21-Jul-23	31-Jul-23	31-Jul-23	10	S3D1070	S3D1090						
S3D1090	Review & Accept of Architectural Design / Drawings by DSD (incl. VCAB) & DAP of ArchSD	553	15-Nov-21 A	21-Jul-23	31-Jul-23	31-Jul-23	10	S3D1080, S3D1130, S3D1030, S3D1040	S3C1140, S3P2150						
S3D1100	Prepare & Submit ABWF Works Drawings	68	03-Nov-20 A	24-Dec-20 A	31-Jul-23	31-Jul-23		S3D1000	S3D1110						
S3D1110	Review & Comment on ABWF Works Drawings by PM	21	25-Dec-20 A	29-Jan-21 A	31-Jul-23	31-Jul-23		S3D1100	S3D1120						
S3D1120	Revise & Re-submit ABWF Works Drawings	41	30-Jan-21 A	11-Mar-21 A	31-Jul-23	31-Jul-23		S3D1110	S3D1130						
S3D1130	Review & Accept of ABWF Works Drawings by PM	801	12-Mar-21 A	21-Jul-23	31-Jul-23	31-Jul-23	10	S3D1120	S3C1140, S3D1090						
<b>Civil / Structural</b>			639	13-Jul-20 A	18-Feb-22 A	01-Dec-22	11-Jun-25								
S3D1140	Prepare & Submit Loading Plan to ICE	60	13-Jul-20 A	25-Sep-20 A	16-Aug-23	16-Aug-23			S3D1150						
S3D1150	Review & Comment on Loading Plan by ICE	14	26-Sep-20 A	23-Oct-20 A	16-Aug-23	16-Aug-23		S3D1140	S3D1160						
S3D1160	Revise & Re-submit Loading Plan to ICE	175	24-Oct-20 A	20-Apr-21 A	16-Aug-23	16-Aug-23		S3D1150	S3D1170						
S3D1170	Review & Accept of Loading Plan by ICE	7	21-Apr-21 A	26-Apr-21 A	16-Aug-23	16-Aug-23		S3D1160	S3D1180						
S3D1180	Prepare & Submit Loading Plan to PM	7	27-Apr-21 A	27-Apr-21 A	16-Aug-23	16-Aug-23		S3D1170	S3D1190						
S3D1190	Review & Accept of Loading Plan by PM & DSD (incl. BCM)	359	28-Apr-21 A	18-Feb-22 A	16-Aug-23	16-Aug-23		S3D1180	S3C1090						
S3D1200	Prepare & Submit GI Plan	60	13-Jul-20 A	26-Aug-20 A	16-Aug-23	16-Aug-23			S3D1210						
S3D1210	Review & Comment on GI Plan by PM	14	27-Aug-20 A	10-Sep-20 A	16-Aug-23	16-Aug-23		S3D1200	S3D1220						
S3D1220	Revise & Re-submit GI Plan	7	11-Sep-20 A	28-Sep-20 A	16-Aug-23	16-Aug-23		S3D1210	S3D1230						
S3D1230	Review & Accept of GI Plan by PM	21	29-Sep-20 A	02-Nov-20 A	16-Aug-23	16-Aug-23		S3D1220	S3C1020						
S3D1240	Prepare & Submit Foundation Design / Drawings to ICE & PM	60	20-Aug-20 A	09-Oct-20 A	01-Dec-22	01-Dec-22			S3D1250, S3C1010, S3D1300, S3P1180						
S3D1250	Review & Comment on Foundation Design / Drawings by ICE & PM	79	10-Oct-20 A	27-Nov-20 A	11-Jun-25	11-Jun-25		S3D1240	S3D1260						
S3D1260	Revise & Re-submit Foundation Design / Drawings to ICE & PM	14	28-Nov-20 A	29-Jan-21 A	11-Jun-25	11-Jun-25		S3D1250	S3D1270						
S3D1270	Review & Accept of Foundation Design / Drawings by ICE & PM	10	30-Jan-21 A	26-Feb-21 A	11-Jun-25	11-Jun-25		S3D1260	S3D1280						
S3D1280	Prepare & Submit Foundation Design / Drawings to DSD (incl. BCM)	7	27-Feb-21 A	05-Mar-21 A	11-Jun-25	11-Jun-25		S3D1270	S3D1290						
S3D1290	Review & Accept of Foundation Design / Drawings by DSD (incl. BCM)	45	06-Mar-21 A	26-Mar-21 A	11-Jun-25	11-Jun-25		S3D1280							
S3D1300	Prepare & Submit Substructure / Superstructure Design / Drawings to ICE & PM	25	10-Oct-20 A	05-Nov-20 A	01-Dec-22	01-Dec-22		S3D1240	S3D1310, S3P1180						
S3D1310	Review & Comment on Substructure / Superstructure Design / Drawings by ICE & PM	55	06-Nov-20 A	30-Dec-20 A	01-Dec-22	01-Dec-22		S3D1300	S3D1320						
S3D1320	Revise & Re-submit Substructure / Superstructure Design / Drawings to ICE & PM	72	31-Dec-20 A	26-Apr-21 A	01-Dec-22	01-Dec-22		S3D1310	S3D1330						



File Name: DE/2018/03 RP R36  
Layout: DE1803 RP (July 2023) - WBS  
Page 23 of 56



**Contract No. DE/2018/03**  
**Shek Wu Hui Effluent Polishing Plant - Main Works Stage 1**  
**Sidestream Treatment Facilities and E&M Works for Sludge Treatment Facilities**  
**Revised Programme - as at 20 July 2023**

Date	Revision	Checked	Approved
31-Mar-23	Rev.32	IM/LT	KM
30-Apr-23	Rev.33	IM/LT	KM
31-May-23	Rev.34	IM/LT	KM
30-Jun-23	Rev.35	IM/LT	KM
31-Jul-23	Rev.36	IM/LT	KM

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Total Float	Predecessors	Successors	Gantt Chart (2020-2025)																																									
S3D1330	Review & Accept of Substructure / Superstructure Design / Drawings by ICE & PM	271	27-Apr-21 A	18-Feb-22 A	01-Dec-22	01-Dec-22		S3D1320	S3D1340																																										
S3D1340	Prepare & Submit Substructure / Superstructure Design / Drawings to DSD (incl. BCM)	2	13-Dec-21 A	23-Dec-21 A	01-Dec-22	01-Dec-22		S3D1330	S3D1350																																										
S3D1350	Review & Accept of Substructure / Superstructure Design / Drawings by DSD (incl. BCM)	119	24-Dec-21 A	18-Feb-22 A	01-Dec-22	01-Dec-22		S3D1340	S3C1100																																										
<b>ELS</b>		<b>214</b>	<b>07-Sep-21 A</b>	<b>26-Apr-22 A</b>	<b>16-Aug-23</b>	<b>16-Aug-23</b>																																													
S3D1360	Prepare & Submit ELS Plan to ICE	45	07-Sep-21 A	20-Oct-21 A	16-Aug-23	16-Aug-23		S3P1400	S3D1370																																										
S3D1370	Review & Accept of ELS Plan by ICE	5	21-Oct-21 A	18-Nov-21 A	16-Aug-23	16-Aug-23		S3D1360	S3D1380																																										
S3D1380	Prepare & Submit ELS Plan to PM	3	19-Nov-21 A	19-Nov-21 A	16-Aug-23	16-Aug-23		S3D1370	S3D1390																																										
S3D1390	Review & Accept of ELS Plan by PM	153	20-Nov-21 A	26-Apr-22 A	16-Aug-23	16-Aug-23		S3D1380	S3C1080																																										
<b>Process Design</b>		<b>454</b>	<b>06-Jul-20 A</b>	<b>29-Oct-21 A</b>	<b>11-Jun-25</b>	<b>11-Jun-25</b>																																													
S3D1400	Prepare & Submit E&M Works (Process) Design Drawings	198	06-Jul-20 A	10-Nov-20 A	11-Jun-25	11-Jun-25			S3D1410																																										
S3D1410	Review & Comment on E&M Works (Process) Design Drawings by PM	21	11-Nov-20 A	08-Dec-20 A	11-Jun-25	11-Jun-25		S3D1400	S3D1420																																										
S3D1420	Revise & Re-submit E&M Works (Process) Design Drawings	87	09-Dec-20 A	26-Mar-21 A	11-Jun-25	11-Jun-25		S3D1410	S3D1430																																										
S3D1430	Review & Accept of E&M Works (Process) Design Drawings by PM	278	27-Mar-21 A	29-Oct-21 A	11-Jun-25	11-Jun-25		S3D1420																																											
<b>E&amp;M Design</b>		<b>1141</b>	<b>07-Jun-20 A</b>	<b>21-Jul-23</b>	<b>03-Apr-23</b>	<b>04-Apr-23</b>	<b>-109</b>																																												
S3D1440	Prepare & Submit General Arrangement Drawings	298	07-Jun-20 A	31-Mar-21 A	03-Apr-23	03-Apr-23		S3P1000	S3D1450, S3C1080																																										
S3D1450	Review & Comment on General Arrangement Drawings by PM	37	01-Apr-21 A	07-May-21 A	03-Apr-23	03-Apr-23		S3D1440	S3D1460																																										
S3D1460	Revise & Re-submit General Arrangement Drawings	247	08-May-21 A	06-Jan-22 A	03-Apr-23	03-Apr-23		S3D1450	S3D1470																																										
S3D1470	Review & Accept of General Arrangement Drawings by PM	531	07-Jan-22 A	21-Jul-23	03-Apr-23	04-Apr-23	<b>-109</b>	S3D1460	S3C1995																																										
<b>BS</b>		<b>1024</b>	<b>03-Jul-20 A</b>	<b>21-Jul-23</b>	<b>28-May-23</b>	<b>29-May-23</b>	<b>-54</b>																																												
S3D1480	Prepare & Submit BS Works Design & Dwgs for Sidestream Treatment Facilities	264	03-Jul-20 A	10-Dec-20 A	28-May-23	28-May-23			S3D1490																																										
S3D1490	Review & Comment on BS Works Design & Dwgs for Sidestream Treatment Facilities by PM	21	11-Dec-20 A	11-Jan-21 A	28-May-23	28-May-23		S3D1480	S3D1500																																										
S3D1500	Revise & Re-submit BS Works Design & Dwgs for Sidestream Treatment Facilities	102	05-Jan-21 A	31-Mar-21 A	28-May-23	28-May-23		S3D1490	S3D1510																																										
S3D1510	Review & Accept of BS Works Design & Dwgs for Sidestream Treatment Facilities by PM	812	01-Apr-21 A	21-Jul-23	28-May-23	28-May-23	<b>-54</b>	S3D1500	S3S1020																																										
S3D1520	Submission & Submit FS Works Design & Dwgs for Sidestream Treatment Facilities	182	03-Aug-20 A	10-Dec-20 A	29-May-23	29-May-23			S3D1530																																										
S3D1530	Review & Comment on FS Works Design & Dwgs for Sidestream Treatment Facilities by PM	21	11-Dec-20 A	19-Jan-21 A	29-May-23	29-May-23		S3D1520	S3D1540																																										
S3D1540	Revise & Re-submit FS Works Design & Dwgs for Sidestream Treatment Facilities	66	20-Jan-21 A	19-Mar-21 A	29-May-23	29-May-23		S3D1530	S3D1550																																										
S3D1550	Review & Accept of FS Works Design & Dwgs for Sidestream Treatment Facilities by PM	398	20-Mar-21 A	06-Mar-23 A	29-May-23	29-May-23		S3D1540	S3S1020																																										
<b>Major Plant &amp; Materials Procurement</b>		<b>1048</b>	<b>18-Feb-20 A</b>	<b>26-Jan-24</b>	<b>02-Jan-23</b>	<b>06-Oct-23</b>	<b>-113</b>																																												
<b>Civil &amp; Structure</b>		<b>378</b>	<b>01-Feb-21 A</b>	<b>19-Apr-22 A</b>	<b>16-Aug-23</b>	<b>16-Aug-23</b>																																													
S3P1410	Procurement, Manufacture & Delivery of Piling	60	01-Feb-21 A	14-Apr-21 A	16-Aug-23	16-Aug-23			S3C1040																																										
S3P1420	Procurement, Manufacture & Delivery of Metal Works Material	80	09-May-21 A	07-Jul-21 A	16-Aug-23	16-Aug-23			S3C1080																																										
S3P1430	Procurement, Manufacture & Delivery of Steel Reinforcement	15	11-Mar-22 A	25-Mar-22 A	16-Aug-23	16-Aug-23			S3C1090																																										
S3P1440	Procurement, Manufacture & Delivery of Concrete Mix	15	21-Mar-22 A	19-Apr-22 A	16-Aug-23	16-Aug-23			S3C1090																																										
<b>ABWF</b>		<b>120</b>	<b>29-Sep-23</b>	<b>26-Jan-24</b>	<b>02-Jun-23</b>	<b>29-Sep-23</b>	<b>-119</b>																																												
S3P1450	Procurement, Manufacture & Delivery of ABWF Works Material	120	29-Sep-23	26-Jan-24	02-Jun-23	29-Sep-23	<b>-119</b>		S3C1140																																										
S3P1460	Procurement, Manufacture & Delivery of Water Proofing Material	60	14-Oct-23	12-Dec-23	17-Jun-23	15-Aug-23	<b>-119</b>		S3C1130																																										
<b>E&amp;M Process</b>		<b>558</b>	<b>20-May-22 A</b>	<b>30-Nov-23</b>	<b>02-Jan-23</b>	<b>16-Sep-23</b>	<b>-76</b>																																												
S3P1470	Manufacture & Delivery of Primary and Secondary Clarifiers for Phospaq	424	20-May-22 A	15-Aug-23	02-Jun-23	28-Jun-23	<b>-49</b>		S3C2280, S3C2090																																										
S3P1480	Manufacture & Delivery of Drum sludge thickener	413	31-May-22 A	15-Sep-23	13-Mar-23	09-May-23	<b>-130</b>		S3C2240																																										
S3P1490	Manufacture & Delivery of Tilted Plates for Phospaq and Anammox internals	402	11-Jun-22 A	15-Sep-23	12-May-23	08-Jul-23	<b>-70</b>		S3C2100, S3C2110																																										
S3P1500	Procurement of Air Blower System	36	04-Jul-22 A	08-Aug-22 A	17-Apr-23	17-Apr-23			S3P1510																																										
S3P1510	Manufacture & Delivery of Air Blower System	346	09-Aug-22 A	15-Sep-23	17-Apr-23	13-Jun-23	<b>-95</b>	S3P1500	S3C2310																																										
S3P1520	Procurement of Diffusers for Phospaq and Anammox Internals	93	21-Aug-22 A	02-Dec-22 A	12-Jun-23	12-Jun-23			S3P1950																																										
S3P1530	Procurement of Ancillary Air Blower	96	21-Aug-22 A	02-Dec-22 A	12-Jul-23	12-Jul-23			S3P1970																																										



File Name: DE/2018/03 RP R36  
Layout: DE1803 RP (July 2023) - WBS  
Page 24 of 56

- Remaining Work
- Critical Activity
- Actual Progress
- ◆ Milestone

**Contract No. DE/2018/03**  
**Shek Wu Hui Effluent Polishing Plant - Main Works Stage 1**  
**Sidestream Treatment Facilities and E&M Works for Sludge Treatment Facilities**  
**Revised Programme - as at 20 July 2023**

Date	Revision	Checked	Approved
31-Mar-23	Rev.32	IM/LT	KM
30-Apr-23	Rev.33	IM/LT	KM
31-May-23	Rev.34	IM/LT	KM
30-Jun-23	Rev.35	IM/LT	KM
31-Jul-23	Rev.36	IM/LT	KM







Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Total Float	Predecessors	Successors	2020			2021			2022			2023			2024			2025					
										Jan	Feb	Mar	Jan	Feb	Mar	Jan	Feb	Mar	Jan	Feb	Mar	Jan	Feb	Mar	Jan	Feb	Mar	Jan	Feb	Mar
S3C1120	Construction of 1/F up to Roof	48	26-Oct-23	12-Dec-23	13-Mar-23	30-Apr-23	-227	S3C1110	S3C1130, S3C2285																					
S3C1130	Waterproofing	45	13-Dec-23	26-Jan-24	16-Aug-23	29-Sep-23	-119	S3P1460, S3C1120, S3C1090, S3C1100, S3C1110	S3C1140																					
S3C1140	External & Internal Finishes - 1st Fix (Blockwork, Plastering, Wet Trade)	90	27-Jan-24	25-Apr-24	30-Sep-23	28-Dec-23	-119	S3C1130, S3P1450, S3D1090, S3D1130, S3P2150	S3C1150, S3C1160																					
S3C1150	External & Internal Finishes - 2nd Fix (Ceiling / Wall / Floor Finishing, Door)	90	26-Apr-24	24-Jul-24	29-Dec-23	27-Mar-24	-119	S3C1140	SC31110, S3S1170, S3C1160, PL1190																					
S3C1160	Landscaping Works	120	17-Jan-25	16-May-25	29-Mar-24	26-Jul-24	-294	S3C1140, S3C1150	SC31110																					
<b>E&amp;M Installation</b>		<b>221</b>	<b>29-Sep-23</b>	<b>06-May-24</b>	<b>04-Apr-23</b>	<b>30-Mar-24</b>	<b>-37</b>																							
<b>Mechanical Installations</b>		<b>173</b>	<b>06-Oct-23</b>	<b>26-Mar-24</b>	<b>04-Apr-23</b>	<b>14-Jan-24</b>	<b>-72</b>																							
<b>Basement</b>		<b>173</b>	<b>06-Oct-23</b>	<b>26-Mar-24</b>	<b>04-Apr-23</b>	<b>06-Sep-23</b>	<b>-203</b>																							
S3C1995	Access to Sidestream Treatment Facilities (B/F)	0	06-Oct-23		04-Apr-23		-185	S3C1100, S3D1470	S3C2000, S3C2450, S3C2460																					
S3C2000	Installation of Buffer Tank Lifting pumps (3 nos.)	7	06-Oct-23	12-Oct-23	04-Apr-23	11-Apr-23	-185	S3P1760, S3C1995	S3C2020, S3C2150, S3T1030, S3C2010																					
S3C2010	Installation of Secondary Clarifier Sludge discharge pumps (3 nos.)	7	06-Oct-23	12-Oct-23	26-May-23	02-Jun-23	-133	S3P1780, S3C2000	S3C2030, S3C2150, S3T1030																					
S3C2020	Installation of Anammox Feed pumps (3 nos.)	7	13-Oct-23	19-Oct-23	11-Apr-23	18-Apr-23	-185	S3C2000, S3P1770	S3C2040, S3C2150, S3T1030																					
S3C2030	Installation of Metering Pumps (2 nos.)	7	13-Oct-23	19-Oct-23	02-Jun-23	09-Jun-23	-133	S3C2010, S3P1850	S3C2050, S3C2150, S3T1030																					
S3C2040	Installation of Anammox Sludge discharge pumps (2 nos.)	7	20-Oct-23	26-Oct-23	18-Apr-23	25-Apr-23	-185	S3C2020, S3P1770	S3C2060, S3C2150, S3T1030																					
S3C2050	Installation of Struvite Pumps (3 nos.)	7	20-Oct-23	26-Oct-23	09-Jun-23	16-Jun-23	-133	S3C2030, S3P1790	S3C2070, S3C2150, S3T1030																					
S3C2060	Installation of Thickener feed pumps (2 nos.)	7	27-Oct-23	02-Nov-23	25-Apr-23	02-May-23	-185	S3C2040, S3P1810	S3C2080, S3C2150, S3T1030																					
S3C2070	Installation of Primary Clarifier sludge discharge pump (3 nos.)	7	27-Oct-23	02-Nov-23	16-Jun-23	23-Jun-23	-133	S3C2050, S3P1800	S3C2150, S3T1030																					
S3C2080	Installation of Flushing Pump (2 nos.)	7	03-Nov-23	09-Nov-23	02-May-23	09-May-23	-185	S3C2060	S3C2150, S3C2240, S3T1030																					
S3C2090	Installation of Secondary Clarifiers No.1 and 2	30	27-Jan-24	25-Feb-24	08-Jul-23	07-Aug-23	-203	S3P1470, S3C2180	S3C2110, S3T1110																					
S3C2100	Installation of Separator for Phospaq No.1 and 2	30	27-Jan-24	25-Feb-24	08-Jul-23	07-Aug-23	-203	S3C2280, S3P1490	S3C2130, S3T1140																					
S3C2110	Installation of Separator for Anammox No. 1 and 2	30	27-Jan-24	25-Feb-24	08-Jul-23	07-Aug-23	-203	S3C2090, S3P1490, S3C2260, S3C2270	S3C2140, S3T1150																					
S3C2120	Installation of Mixer for Thickened Sludge Tank, Sludge Mixing Tank, Anammox Effluent Chamber and Filtrate Buffer Tank	14	27-Jan-24	09-Feb-24	09-Jun-23	23-Jun-23	-232	S3P1960, S3C2190	S3C2150, S3T1090																					
S3C2130	Installation of Diffusers and pipework for Phospaq	30	26-Feb-24	26-Mar-24	07-Aug-23	06-Sep-23	-203	S3P1950, S3C2100	S3T1140																					



File Name: DE/2018/03 RP R36  
Layout: DE1803 RP (July 2023) - WBS  
Page 27 of 56

- █ Remaining Work
- █ Critical Activity
- ◆ Milestone
- █ Actual Progress

**Contract No. DE/2018/03**  
**Shek Wu Hui Effluent Polishing Plant - Main Works Stage 1**  
**Sidestream Treatment Facilities and E&M Works for Sludge Treatment Facilities**  
**Revised Programme - as at 20 July 2023**

Date	Revision	Checked	Approved
31-Mar-23	Rev.32	IM/LT	KM
30-Apr-23	Rev.33	IM/LT	KM
31-May-23	Rev.34	IM/LT	KM
30-Jun-23	Rev.35	IM/LT	KM
31-Jul-23	Rev.36	IM/LT	KM

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Total Float	Predecessors	Successors	2020												2021												2022												2023												2024												2025											
S3C2140	Installation of Diffusers and pipework for Anammox	30	26-Feb-24	26-Mar-24	07-Aug-23	06-Sep-23	-203	S3C2340, S3P1950, S3C2110	S3T1150																																																																								
S3C2150	Installation of Pipeworks, Associate Valves and Fittings	45	10-Feb-24	25-Mar-24	23-Jun-23	07-Aug-23	-232	S3C2000, S3C2010, S3C2020, S3C2030, S3C2040, S3C2050, S3C2060, S3C2070, S3C2080, S3C2120, S3P2060, S3P2070, S3P2020, S3P2160	S3T1000, S3T1070																																																																								
<b>G/F</b>		<b>90</b>	<b>13-Dec-23</b>	<b>11-Mar-24</b>	<b>25-Apr-23</b>	<b>14-Jan-24</b>	<b>-57</b>																																																																										
S3C2155	Access to Sidestream Treatment Facilities (G/F)	0	13-Dec-23		25-Apr-23		-232	S3C1110	S3C2200, S3C2170, S3C2210, S3C2240, S3C2250, S3C2160, S3C2340, S3T1170																																																																								
S3C2160	E&M installation of DG Plant Room	45	13-Dec-23	26-Jan-24	01-Dec-23	14-Jan-24	-12	S3C2155, S3S1100	S3S1110																																																																								
S3C2170	Installation of EOT crane (LA-01)	45	13-Dec-23	26-Jan-24	25-Apr-23	09-Jun-23	-232	S3P1740, S3C2155	S3C2180, S3C2280																																																																								
S3C2180	Installation of EOT crane (LA-02)	45	13-Dec-23	26-Jan-24	25-Apr-23	09-Jun-23	-232	S3C2170, S3P1740	S3C2090, S3C2190, S3C2270																																																																								
S3C2190	Installation of Monorail (LA-03)	45	13-Dec-23	26-Jan-24	25-Apr-23	09-Jun-23	-232	S3P1740, S3C2180	S3C2260, S3C2120																																																																								
S3C2200	Installation of NaOH Dosing Pumps, Micro-Nutrient Dosing Pumps, Defoamer Dosing Pumps and PAM Dosing Pumps (12 nos.)	15	13-Dec-23	27-Dec-23	24-May-23	08-Jun-23	-203	S3P1860, S3P1870, S3P1880, S3P1820, S3C2155, S3P1750	S3C2250, S3T1030, S3T1020																																																																								
S3C2210	Installation of PAM Tank, Deformer dissolving Tank, Micro-nutrient tank and NaOH Tank	15	13-Dec-23	27-Dec-23	24-May-23	08-Jun-23	-203	S3P1930, S3C2155	S3C2250, S3T1020																																																																								
S3C2240	Installation of Drum Sludge Thickener	30	13-Dec-23	11-Jan-24	09-May-23	08-Jun-23	-218	S3P1480, S3C2080, S3C2155	S3C2250, S3T1040																																																																								
S3C2250	Installation of Pipeworks, Associate Valves and Fittings	60	12-Jan-24	11-Mar-24	08-Jun-23	07-Aug-23	-218	S3C2280, S3C2200, S3C2210, S3C2240, S3P2060, S3P2070, S3P2020, S3C2155, S3P2160	S3T1000, S3C2430, S3T1070																																																																								
S3C2260	Installation of Monorail (LA-04)	45	27-Jan-24	11-Mar-24	08-Jul-23	22-Aug-23	-203	S3P1740, S3C2190	S3C2110																																																																								
S3C2270	Installation of Monorail (LA-05)	45	27-Jan-24	11-Mar-24	08-Jul-23	22-Aug-23	-203	S3P1740, S3C2180	S3C2110																																																																								
S3C2280	Installation of Primary Clarifiers No.1 and 2	30	27-Jan-24	25-Feb-24	28-Jun-23	28-Jul-23	-213	S3P1470, S3C2170	S3C2100, S3C2250, S3T1100																																																																								
<b>1/F</b>		<b>60</b>	<b>26-Jan-24</b>	<b>25-Mar-24</b>	<b>13-Jun-23</b>	<b>06-Sep-23</b>	<b>-202</b>																																																																										



File Name: DE/2018/03 RP R36  
Layout: DE1803 RP (July 2023) - WBS  
Page 28 of 56


- Remaining Work
- Critical Activity
- ◆ Milestone
- Actual Progress

**Contract No. DE/2018/03**  
**Shek Wu Hui Effluent Polishing Plant - Main Works Stage 1**  
**Sidestream Treatment Facilities and E&M Works for Sludge Treatment Facilities**  
**Revised Programme - as at 20 July 2023**

Date	Revision	Checked	Approved
31-Mar-23	Rev.32	IM/LT	KM
30-Apr-23	Rev.33	IM/LT	KM
31-May-23	Rev.34	IM/LT	KM
30-Jun-23	Rev.35	IM/LT	KM
31-Jul-23	Rev.36	IM/LT	KM



Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Total Float	Predecessors	Successors	Gantt Chart (2020-2025)																														
S3C2510	Installation of P&D System - Sanitary Fitting	30	05-Dec-23	03-Jan-24	21-Jan-24	19-Feb-24	47	S3C2470	S3T1250, S3S1030	[Gantt Bar]																														
S3C2520	Installation of FS system - Dropper, Sprinkler Head, Detector & Devices	30	05-Dec-23	03-Jan-24	21-Jan-24	19-Feb-24	47	S3C2480	S3T1240, S3S1030	[Gantt Bar]																														
S3C2530	Installation of MVAC system - Air Grills & Diffuser	30	04-Jan-24	02-Feb-24	01-Mar-24	30-Mar-24	57	S3C2500, S3P2130	S3T1260	[Gantt Bar]																														
<b>Testing &amp; Commissioning</b>		<b>521</b>	<b>13-Dec-23</b>	<b>16-May-25</b>	<b>28-Jun-23</b>	<b>26-Jul-24</b>	<b>-294</b>			[Gantt Bar]																														
<b>For KD3A - Completion of Phase 1 Commissioning - 15 Jan 2024</b>		<b>330</b>	<b>13-Dec-23</b>	<b>06-Nov-24</b>	<b>28-Jun-23</b>	<b>06-Apr-24</b>	<b>-214</b>			[Gantt Bar]																														
<b>SAT</b>		<b>164</b>	<b>13-Dec-23</b>	<b>24-May-24</b>	<b>28-Jun-23</b>	<b>06-Oct-23</b>	<b>-232</b>			[Gantt Bar]																														
S3T1000	Pipe Pressure Test	100	01-Jan-24	09-Apr-24	28-Jun-23	06-Oct-23	-187	S3C2150, S3C2250, S3C2350	S3T1170	[Gantt Bar]																														
S3T1020	SAT for Chemical Dosing system (i.e. NaOH, Micro-Nutrient, Defoamer and PAM)	30	28-Dec-23	26-Jan-24	06-Sep-23	06-Oct-23	-113	S3C2210, S3C2200	S3T1170	[Gantt Bar]																														
S3T1030	Dry Test for Pumps	21	26-Jan-24	15-Feb-24	17-Jul-23	07-Aug-23	-193	S3C2000, S3C2010, S3C2020, S3C2030, S3C2040, S3C2050, S3C2060, S3C2070, S3C2080, S3C2200, S3P2050, S3C2285	S3T1070	[Gantt Bar]																														
S3T1040	SAT for Drum Sludge Thickener	14	12-Jan-24	25-Jan-24	22-Sep-23	06-Oct-23	-112	S3C2240	S3T1170	[Gantt Bar]																														
S3T1050	SAT for SCADA System	60	15-Dec-23	13-Feb-24	07-Aug-23	06-Oct-23	-130	S3C2400	S3T1170	[Gantt Bar]																														
S3T1060	SAT for Air blowers	30	26-Mar-24	24-Apr-24	06-Sep-23	06-Oct-23	-202	S3C2310, S3C2340	S3T1170	[Gantt Bar]																														
S3T1070	Wet Test for Pumps	30	26-Mar-24	24-Apr-24	07-Aug-23	06-Sep-23	-232	S3T1030, S3C2350, S3C2250, S3C2150	S3T1130	[Gantt Bar]																														
S3T1080	SAT for DOU no.4	45	11-Mar-24	24-Apr-24	22-Aug-23	06-Oct-23	-202	S3C2300	S3T1170	[Gantt Bar]																														
S3T1090	SAT for mixer	30	10-Feb-24	10-Mar-24	06-Sep-23	06-Oct-23	-157	S3C2120	S3T1170	[Gantt Bar]																														
S3T1100	SAT for Primary clarifier	14	26-Feb-24	10-Mar-24	22-Sep-23	06-Oct-23	-157	S3C2280	S3T1170	[Gantt Bar]																														
S3T1110	SAT for Secondary clarifier	14	26-Feb-24	10-Mar-24	22-Sep-23	06-Oct-23	-157	S3C2090	S3T1170	[Gantt Bar]																														
S3T1120	SAT for TX & LV Switchboard	30	13-Dec-23	11-Jan-24	06-Sep-23	06-Oct-23	-98	S3C2380, S3C2360	S3T1160	[Gantt Bar]																														
S3T1130	Functional Test for Pumps	30	25-Apr-24	24-May-24	06-Sep-23	06-Oct-23	-232	S3T1070	S3T1170	[Gantt Bar]																														
S3T1140	SAT for Phospaq Reactor	30	27-Mar-24	25-Apr-24	06-Sep-23	06-Oct-23	-203	S3C2130, S3C2100	S3T1170	[Gantt Bar]																														
S3T1150	SAT for Anammox Reactor	30	27-Mar-24	25-Apr-24	06-Sep-23	06-Oct-23	-203	S3C2140, S3C2110	S3T1170	[Gantt Bar]																														
<b>Process Start Up &amp; Phase 1 Commissioning Test</b>		<b>299</b>	<b>13-Jan-24</b>	<b>06-Nov-24</b>	<b>06-Oct-23</b>	<b>06-Apr-24</b>	<b>-214</b>			[Gantt Bar]																														
S3T1160	Power Energization (Power Provision from DE/2018/04 Contract)	0	13-Jan-24	13-Jan-24	06-Oct-23	06-Oct-23	-99	S3T1120, S3C2410	S3T1270, S3T1170	[Gantt Bar]																														



**Contract No. DE/2018/03**  
**Shek Wu Hui Effluent Polishing Plant - Main Works Stage 1**  
**Sidestream Treatment Facilities and E&M Works for Sludge Treatment Facilities**  
**Revised Programme - as at 20 July 2023**

Date	Revision	Checked	Approved
31-Mar-23	Rev.32	IM/LT	KM
30-Apr-23	Rev.33	IM/LT	KM
31-May-23	Rev.34	IM/LT	KM
30-Jun-23	Rev.35	IM/LT	KM
31-Jul-23	Rev.36	IM/LT	KM





Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Total Float	Predecessors	Successors	2020												2021												2022												2023												2024												2025											
										J				J				J				J				J				J				J				J				J				J				J				J				J				J				J				J											
<b>Statutory Submission / Inspection (FSD)</b>		1369	12-Jan-21 A	20-Oct-24	01-Dec-22	26-Jul-24	-86																																																																										
S3S1000	Prepare & Submit GBP for FSD approval	90	12-Jan-21 A	10-Feb-21 A	01-Dec-22	01-Dec-22			S3S1010																																																																								
S3S1010	FSD Review & Approval of GBP	180	11-Feb-21 A	11-Jun-21 A	01-Dec-22	01-Dec-22		S3S1000	S3S1150, S3C1100																																																																								
S3S1020	Submit WWO46 Part I/II to WSD (FS / PD)	0	06-Oct-23		29-May-23		-130	S3D1550, S3D1510	S3C2460, S3C2450																																																																								
S3S1030	Submit WWO46 Part IV to WSD (FS / PD)	0	04-Jan-24		20-Feb-24		47	S3C2510, S3C2520	S3S1040																																																																								
S3S1040	WSD Inspection	7	18-Jan-24	24-Jan-24	05-Mar-24	11-Mar-24	47	S3S1030	S3S1060, S3S1050																																																																								
S3S1050	Issuance of FS Water Certificate	0		07-Feb-24		25-Mar-24	47	S3S1040	S3S1150																																																																								
S3S1060	Issuance of Form WWO46 Part Va	0		07-Feb-24		28-May-24	111	S3S1040	S3S1080, S3S1070																																																																								
S3S1070	System Flushing / Sampling	45	08-Feb-24	23-Mar-24	29-May-24	12-Jul-24	111	S3S1060	S3S1080																																																																								
S3S1080	Issuance of Form WWO46 Part Vb	0		23-Mar-24		12-Jul-24	111	S3S1060, S3S1070	S3S1090																																																																								
S3S1090	Issuance of Water Certificate	0		06-Apr-24		26-Jul-24	111	S3S1080	SC31110																																																																								
S3S1100	Submission & Approval of DG Application to FSD	180	29-Apr-22 A	21-Jul-23	30-Nov-23	30-Nov-23	132		S3C2160																																																																								
S3S1110	Submit Application to FSD for DG Licence	0	27-Jan-24		15-Jan-24		-12	S3C2160	S3S1120																																																																								
S3S1120	D.G. Inspection, Defects Rectification & Re-inspection (Ventilation Division)	21	11-Feb-24	02-Mar-24	30-Jan-24	19-Feb-24	-12	S3S1110	S3S1130																																																																								
S3S1130	D.G. Inspection, Defects Rectification & Re-inspection (DG Division)	21	03-Mar-24	23-Mar-24	20-Feb-24	11-Mar-24	-12	S3S1120	S3S1140																																																																								
S3S1140	DG Licence issued	0		06-Apr-24		25-Mar-24	-12	S3S1130	S3S1150																																																																								
S3S1150	Prepare & Submit FS/314, FS/501 & FS/501a	14	07-Apr-24	20-Apr-24	26-Mar-24	08-Apr-24	-12	S3S1010, S3S1140, S3S1050, S3T1270	S3S1160																																																																								
S3S1160	FSD Review & Approval of FS/314, FS/501 & FS/501a	21	21-Apr-24	11-May-24	09-Apr-24	29-Apr-24	-12	S3S1150	S3S1170																																																																								
S3S1170	F.S. Inspection, Defects Rectification & Re-inspection	60	25-Jul-24	22-Sep-24	30-Apr-24	28-Jun-24	-86	S3S1160, S3C1150, S3T1240, S3T1250, S3T1260, S3T1280	S3S1180																																																																								
S3S1180	Issuance of Acceptance Letter	28	23-Sep-24	20-Oct-24	29-Jun-24	26-Jul-24	-86	S3S1170	SC31110																																																																								
<b>Section 4 - Complete Construction &amp; T&amp;C for UV System No.1 &amp; EP Sta</b>		932	18-Apr-20 A	14-Sep-22 A	02-Dec-22	11-Jun-25																																																																											
<b>Major Plant &amp; Materials Fabrication &amp; Delivery</b>		725	18-Apr-20 A	16-Mar-22 A	08-May-23	11-Jun-25																																																																											
S4P1000	Procurement & PO for FRP Cover	409	18-Apr-20 A	31-May-21 A	08-May-23	08-May-23		PL1010	S4P1090																																																																								
S4P1010	Procurement & PO for Pipeworks & Associated Valves	90	25-Apr-20 A	15-Jul-20 A	08-May-23	08-May-23		S1D1000	S4P1130																																																																								
S4P1020	Procurement & PO for Elec. Materials	365	18-Jul-20 A	22-Jun-21 A	11-Jun-25	11-Jun-25		S1D1130	S4P1140																																																																								
S4P1030	Procurement & PO for FS System	60	02-Jul-20 A	04-Dec-20 A	11-Jun-25	11-Jun-25		S1D1330	S4P1150																																																																								
S4P1040	Fabrication of UV Disinfection System	239	18-Jan-21 A	17-Sep-21 A	08-May-23	08-May-23		S1P1000, KD1000, S1D1210	S4C1080, S4P1050																																																																								
S4P1050	FAT for UV Disinfection System	71	23-Jul-21 A	17-Sep-21 A	08-May-23	08-May-23		S4P1040	S4P1060																																																																								
S4P1060	Delivery of UV Disinfection System	149	01-Jun-21 A	22-Oct-21 A	08-May-23	08-May-23		S4P1050	S4C1080																																																																								
S4P1070	Fabrication & Delivery of Lift-up Pumps	225	11-Jan-21 A	26-Jul-21 A	08-May-23	08-May-23		S1P1010, S1D1290	S4C1040																																																																								
S4P1080	Fabrication & Delivery of Transfer Pumps	218	26-Feb-21 A	26-Jul-21 A	08-May-23	08-May-23		S1P1020, S1D1290	S5UVPC1000																																																																								
S4P1090	Fabrication & Delivery of FRP Cover	89	01-Nov-21 A	16-Mar-22 A	08-May-23	08-May-23		S1D1290, S4P1000, S1P1020, PL1010	S4T1010																																																																								
S4P1100	Fabrication & Delivery of EOT Cranes (2T & 5T)	170	28-Jan-21 A	27-May-21 A	08-May-23	08-May-23		S1P1030, S1D1290	S4C1020																																																																								
S4P1110	Fabrication & Delivery of Stoplogs	289	16-Dec-20 A	07-Oct-21 A	08-May-23	08-May-23		S1P1040, S1D1290	S4C1070																																																																								
S4P1120	Fabrication & Delivery of Penstocks	256	18-Jan-21 A	07-Oct-21 A	08-May-23	08-May-23		S1P1050, S1D1290	S4C1070																																																																								



File Name: DE/2018/03 RP R36  
Layout: DE1803 RP (July 2023) - WBS  
Page 32 of 56

- Remaining Work
- Critical Activity
- ◆ Milestone
- Actual Progress

**Contract No. DE/2018/03**  
**Shek Wu Hui Effluent Polishing Plant - Main Works Stage 1**  
**Sidestream Treatment Facilities and E&M Works for Sludge Treatment Facilities**  
**Revised Programme - as at 20 July 2023**

Date	Revision	Checked	Approved
31-Mar-23	Rev.32	IM/LT	KM
30-Apr-23	Rev.33	IM/LT	KM
31-May-23	Rev.34	IM/LT	KM
30-Jun-23	Rev.35	IM/LT	KM
31-Jul-23	Rev.36	IM/LT	KM







Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Total Float	Predecessors	Successors	2020												2021												2022												2023												2024												2025																																																																																										
S5SDBP1040	Procurement & PO for Process Water Pumps	45	17-Dec-22 A	30-Jan-23 A	12-Sep-22	12-Sep-22			S5SDBP1210																																																																																																																																																							
S5SDBP1050	Procurement & PO for Sludge Skip (PS Screen & Dewatering Screen)	75	18-Nov-22 A	31-Mar-23 A	21-Mar-23	21-Mar-23			S5SDBP1230																																																																																																																																																							
<b>Mechanical</b>											<b>778</b>	<b>11-Aug-21 A</b>	<b>27-Dec-23</b>	<b>12-Sep-22</b>	<b>22-Jan-24</b>	<b>26</b>																																																																																																																																																
<b>Fabrication and FAT</b>											<b>748</b>	<b>11-Aug-21 A</b>	<b>27-Nov-23</b>	<b>12-Sep-22</b>	<b>22-Jan-24</b>	<b>56</b>																																																																																																																																																
S5SDBP1060	Fabrication & Delivery of Lift	210	18-Dec-21 A	10-Aug-22 A	22-Jan-24	22-Jan-24			S5SDBC1780																																																																																																																																																							
S5SDBP1070	Fabrication & FAT of External Sludge Transfer Pump	201	11-Apr-22 A	28-Oct-22 A	15-Dec-22	15-Dec-22			S5SDBP1400																																																																																																																																																							
S5SDBP1080	Fabrication & FAT of PS Screen Feed Pump	201	11-Apr-22 A	28-Oct-22 A	28-Mar-23	28-Mar-23			S5SDBP1490																																																																																																																																																							
S5SDBP1090	Fabrication & FAT of Sludge Screen	350	11-Aug-21 A	26-Jul-22 A	28-Mar-23	28-Mar-23			S5SDBP1520																																																																																																																																																							
S5SDBP1100	Fabrication and FAT of Centrate Transfer Pumps	313	25-Mar-22 A	31-Jan-23 A	24-Nov-22	24-Nov-22			S5SDBP1360																																																																																																																																																							
S5SDBP1110	Fabrication and FAT of Conveyor	257	17-Oct-22 A	30-Sep-23	07-Jan-23	20-Mar-23	-195		S5SDBP1370																																																																																																																																																							
S5SDBP1120	Fabrication and FAT of Dewatering Centrifuge Feed Pumps	201	11-Apr-22 A	28-Oct-22 A	08-Dec-22	08-Dec-22			S5SDBP1380																																																																																																																																																							
S5SDBP1130	Fabrication and FAT of Dewatering Polymer Powder Unit	226	06-Apr-22 A	17-Nov-22 A	02-Nov-22	02-Nov-22		S5SDBP1290	S5SDBP1390																																																																																																																																																							
S5SDBP1140	Fabrication and FAT of FRP Tank (Thickening & Dewatering Polymer Dosing System)	229	14-Nov-22 A	30-Sep-23	29-Oct-22	09-Jan-23	-265		S5SDBP1410																																																																																																																																																							
S5SDBP1150	Fabrication and FAT of Hoist	197	21-Mar-22 A	28-Feb-23 A	21-Feb-23	21-Feb-23			S5SDBP1420																																																																																																																																																							
S5SDBP1160	Fabrication and FAT of Mixers (Digested Sludge Holding Tank)	266	22-Sep-22 A	14-Jun-23 A	16-Mar-23	16-Mar-23			S5SDBP1430																																																																																																																																																							
S5SDBP1170	Fabrication and FAT of Polymer Dosing Pumps	201	11-Apr-22 A	28-Oct-22 A	19-May-23	19-May-23			S5SDBP1440																																																																																																																																																							
S5SDBP1180	Fabrication and FAT of Polymer Transfer Pumps	201	11-Apr-22 A	28-Oct-22 A	08-Dec-22	08-Dec-22			S5SDBP1450																																																																																																																																																							
S5SDBP1190	Fabrication and FAT of Preparation Tank Mixers	310	28-Mar-22 A	14-Jun-23 A	26-Mar-23	26-Mar-23			S5SDBP1460																																																																																																																																																							
S5SDBP1200	Fabrication and FAT of Primary Sludge Holding Tank Mixer	266	22-Sep-22 A	14-Jun-23 A	16-Mar-23	16-Mar-23			S5SDBP1470																																																																																																																																																							
S5SDBP1210	Fabrication and FAT of Process Water Pumps	179	31-Jan-23 A	15-Sep-23	12-Sep-22	08-Nov-22	-312	S5SDBP1040	S5SDBP1480																																																																																																																																																							
S5SDBP1220	Fabrication and FAT of Recirculation Pumps	175	10-Mar-22 A	31-Aug-22 A	01-Dec-22	01-Dec-22			S5SDBP1500																																																																																																																																																							
S5SDBP1230	Fabrication and FAT of Sludge Skip (PS Screen & Dewatering Screen)	60	29-Sep-23*	27-Nov-23	21-Mar-23	20-May-23	-192	S5SDBP1050	S5SDBP1530																																																																																																																																																							
S5SDBP1240	Fabrication and FAT of Sludge Transfer Pumps (THP By Pass)	201	11-Apr-22 A	28-Oct-22 A	08-Dec-22	08-Dec-22			S5SDBP1550																																																																																																																																																							
S5SDBP1250	Fabrication and FAT of Steel Work (EOT)	60	29-Aug-22 A	09-Dec-22 A	21-Feb-23	21-Feb-23			S5SDBP1560																																																																																																																																																							
S5SDBP1260	Fabrication and FAT of Steel Work (Monorails)	60	29-Aug-22 A	03-Dec-22 A	28-Mar-23	28-Mar-23			S5SDBP1570																																																																																																																																																							
S5SDBP1270	Fabrication and FAT of Storage Tank Mixers	444	28-Mar-22 A	14-Jun-23 A	26-Mar-23	26-Mar-23			S5SDBP1580																																																																																																																																																							
S5SDBP1280	Fabrication and FAT of Thickening Centrifuge Feed Pump	201	11-Apr-22 A	28-Oct-22 A	08-Dec-22	08-Dec-22			S5SDBP1590																																																																																																																																																							
S5SDBP1290	Fabrication and FAT of Thickening Polymer Powder Unit	226	06-Apr-22 A	17-Nov-22 A	02-Nov-22	02-Nov-22			S5SDBP1600, S5SDBP1130																																																																																																																																																							
S5SDBP1300	Fabrication and FAT of Thickening Sludge Silo	270	01-Nov-22 A	20-Oct-23	12-Feb-23	15-May-23	-159		S5SDBP1610																																																																																																																																																							
S5SDBP1310	Fabrication and FAT of THP Feed Pump	100	31-Aug-22 A	31-Jan-23 A	28-Mar-23	28-Mar-23			S5SDBP1620																																																																																																																																																							
S5SDBP1320	Fabrication of Sludge Dewatering Centrifuges	238	10-Nov-21 A	05-Jul-22 A	13-Apr-23	13-Apr-23			S5SDBP1340																																																																																																																																																							
S5SDBP1330	Fabrication of Sludge Thickening Centrifuges	206	22-Oct-21 A	15-May-22 A	25-Mar-23	25-Mar-23			S5SDBP1350																																																																																																																																																							
S5SDBP1340	FAT of Sludge Dewatering Centrifuges	62	06-Jul-22 A	05-Sep-22 A	13-Apr-23	13-Apr-23		S5SDBP1320	S5SDBP1510																																																																																																																																																							
S5SDBP1350	FAT of Sludge Thickening Centrifuges	16	16-May-22 A	31-May-22 A	25-Mar-23	25-Mar-23		S5SDBP1330	S5SDBP1540																																																																																																																																																							
<b>Delivery</b>											<b>463</b>	<b>01-Jun-22 A</b>	<b>27-Dec-23</b>	<b>02-Nov-22</b>	<b>19-Jun-23</b>	<b>-192</b>																																																																																																																																																
S5SDBP1360	Delivery of Centrate Transfer Pumps	135	21-Feb-23 A	26-Jun-23 A	24-Nov-22	24-Nov-22		S5SDBP1100	S5SDBC1030																																																																																																																																																							
S5SDBP1370	Delivery of Conveyor	30	01-Oct-23	30-Oct-23	20-Mar-23	19-Apr-23	-195	S5SDBP1110	S5SDBC1260																																																																																																																																																							
S5SDBP1380	Delivery of Dewatering Centrifuges Feed Pumps	78	29-Oct-22 A	14-Jan-23 A	08-Dec-22	08-Dec-22		S5SDBP1120	S5SDBC1040																																																																																																																																																							
S5SDBP1390	Delivery of Dewatering Polymer Powder Unit	30	18-Nov-22 A	20-Mar-23 A	02-Nov-22	02-Nov-22		S5SDBP1130	S5SDBC1050																																																																																																																																																							
S5SDBP1400	Delivery of External Sludge Transfer Pump	78	29-Oct-22 A	14-Jan-23 A	15-Dec-22	15-Dec-22		S5SDBP1070	S5SDBC1070																																																																																																																																																							
S5SDBP1410	Delivery of FRP Tank (Thickening & Dewatering Polymer Dosing System)	30	01-Oct-23	30-Oct-23	09-Jan-23	08-Feb-23	-265	S5SDBP1140	S5SDBC1480, S5SDBC1060																																																																																																																																																							
S5SDBP1420	Delivery of Hoist	8	21-Mar-23 A	28-Mar-23 A	21-Feb-23	21-Feb-23		S5SDBP1150	S5SDBC1230, S5SDBC1450, S5SDBC1400, S5SDBC1390																																																																																																																																																							
S5SDBP1430	Delivery of Mixers (Digested Sludge Holding Tank)	60	15-Jun-23 A	12-Sep-23	16-Mar-23	09-May-23	-127	S5SDBP1160	S5SDBC1420																																																																																																																																																							
S5SDBP1440	Delivery of Polymer Dosing Pumps	78	29-Oct-22 A	20-Feb-23 A	19-May-23	19-May-23		S5SDBP1170	S5SDBC1500, S5SDBC1520																																																																																																																																																							
S5SDBP1450	Delivery of Polymer Transfer Pumps	138	29-Oct-22 A	20-Feb-23 A	08-Dec-22	08-Dec-22		S5SDBP1180	S5SDBC1130, S5SDBC1280																																																																																																																																																							
S5SDBP1460	Delivery of Preparation Tank Mixers	60	15-Jun-23 A	13-Aug-23	26-Mar-23	19-Apr-23	-117	S5SDBP1190	S5SDBC1430, S5SDBC1090																																																																																																																																																							
S5SDBP1470	Delivery of Primay Sludge Holding Tank Mixer	60	15-Jun-23 A	12-Sep-23	16-Mar-23	09-May-23	-127	S5SDBP1200	S5SDBC1440																																																																																																																																																							
S5SDBP1480	Delivery of Process Water Pumps	30	16-Sep-23	15-Oct-23	08-Nov-22	08-Dec-22	-312	S5SDBP1210	S5SDBC1110																																																																																																																																																							



File Name: DE/2018/03 RP R36  
 Layout: DE1803 RP (July 2023) - WBS  
 Page 35 of 56

- Remaining Work
- Critical Activity
- ◆ Milestone
- Actual Progress

**Contract No. DE/2018/03**  
**Shek Wu Hui Effluent Polishing Plant - Main Works Stage 1**  
**Sidestream Treatment Facilities and E&M Works for Sludge Treatment Facilities**  
**Revised Programme - as at 20 July 2023**

Date	Revision	Checked	Approved
31-Mar-23	Rev.32	IM/LT	KM
30-Apr-23	Rev.33	IM/LT	KM
31-May-23	Rev.34	IM/LT	KM
30-Jun-23	Rev.35	IM/LT	KM
31-Jul-23	Rev.36	IM/LT	KM







Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Total Float	Predecessors	Successors	2020												2021												2022												2023												2024												2025																							
<b>Electrical</b>										146	26-Sep-23	18-Feb-24	29-Jan-23	02-Jan-24	-48																																																																														
S5SDBC1530	Installation of Control Cable Laying	30	01-Dec-23	30-Dec-23	15-Mar-23	14-Apr-23	-261	S5SDBC1540, S5SDBC1185	S5SDBC1570																																																																																				
S5SDBC1540	Installation of Electrical System - Cable Containment	30	01-Oct-23	30-Oct-23	13-Feb-23	15-Mar-23	-230	S5SDBC1310, S5SDBC1790, S5P1050	S5SDBT1050, S5SDBC1570, S5SDBC1550, S5SDBC1530																																																																																				
S5SDBC1550	Installation of Electrical System - Wall Mount Equipment, Conduit & Wiring	45	31-Oct-23	14-Dec-23	19-Oct-23	03-Dec-23	-12	S5SDBC1540	S5SDBC1560																																																																																				
S5SDBC1560	Installation of Electrical System - Lighting and Small Power Accessories	30	15-Dec-23	13-Jan-24	03-Dec-23	02-Jan-24	-12	S5SDBC1550	S5SDBT1130																																																																																				
S5SDBC1570	Installation of SCADA System / Control Monitoring System (SPS, Process Water)	50	31-Dec-23	18-Feb-24	14-Apr-23	03-Jun-23	-261	S5SDBC1540, S5SDBC1530, S5SDBP1710	S5SDBT1200																																																																																				
S5SDBC1580	LV Switchroom Installation	60	26-Sep-23	24-Nov-23	29-Jan-23	30-Mar-23	-240	S5SDBP1690	S5SDBC1350																																																																																				
<b>BS Installation</b>										475	21-Nov-22 A	28-Apr-24	02-Nov-22	05-Mar-24	-55																																																																														
<b>Basement</b>										475	21-Nov-22 A	28-Apr-24	02-Nov-22	05-Mar-24	-55																																																																														
S5SDBC1590	Installation of FS System - Main Pipework	30	21-Nov-22 A	30-Dec-22 A	02-Nov-22	02-Nov-22		S5SDBC1020	S5SDBC1620, S5SDBC1170, S5SDBC1790, S5SDBC1680																																																																																				
S5SDBC1600	Installation of FS System - Branch Pipework, Conduit & Wiring	40	16-Dec-22 A	14-Jan-23 A	08-Dec-23	08-Dec-23			S5SDBC1610, S5S1130, S5SDBC1690																																																																																				
S5SDBC1610	Installation of FS System - Dropper, Sprinkler Head, Detector & Devices	30	01-Aug-23*	30-Aug-23	18-Dec-23	17-Jan-24	140	S5SDBC1600	S5SDBT1150																																																																																				
S5SDBC1620	Installation of MVAC System - Ceiling Mount Equipment, Main Ductwork and Pipework	81	31-Mar-23 A	22-Nov-23	30-Aug-23	29-Sep-23	-55	S5SDBC1590, S5P1080	S5SDBC1630, S5SDBC1650																																																																																				
S5SDBC1630	Installation of MVAC System - Wal Mount Equipment, Branch Duct & Pipework	30	01-Jun-23 A	02-Dec-23	18-Nov-23	18-Dec-23	16	S5SDBC1620	S5SDBC1640																																																																																				
S5SDBC1640	Installation of MVAC System - Air Grills & Diffuser	15	02-Jan-24	16-Jan-24	18-Dec-23	02-Jan-24	-15	S5SDBC1630, S5SDBC1840	S5SDBT1180, S5SDBC1730																																																																																				
S5SDBC1650	Installation of Plumbing System - Main Pipework	30	10-May-23 A	10-Nov-23	06-Sep-23	17-Sep-23	-55	S5SDBC1620	S5SDBC1670, S5SDBC1660																																																																																				
S5SDBC1660	Installation of Plumbing System - Branch Pipework	40	30-May-23 A	10-Nov-23	07-Sep-23	17-Sep-23	-55	S5SDBC1650	S5SDBC1670, S5SDBC1740																																																																																				
S5SDBC1670	Installation of Plumbing System - Sanitary Fitting	30	30-Mar-24	28-Apr-24	04-Feb-24	05-Mar-24	-55	S5SDBC1650, S5SDBC1660,	S5SDBT1190																																																																																				
<b>Ground Floor</b>										464	21-Nov-22 A	28-Apr-24	14-Jan-23	05-Mar-24	-55																																																																														
S5SDBC1680	Installation of FS System - Main Pipework	20	21-Nov-22 A	30-Dec-22 A	14-Jan-23	14-Jan-23		S5SDBC1020, S5SDBC1590	S5SDBC1710, S5SDBC1310																																																																																				
S5SDBC1690	Installation of FS System - Branch pipework, Conduit & Wiring	30	16-Dec-22 A	14-Jan-23 A	08-Dec-23	08-Dec-23		S5SDBC1600	S5SDBC1700, S5S1130																																																																																				
S5SDBC1700	Installation of FS System - Dropper, Sprinkler Head, Detector & Devices	20	01-Aug-23*	20-Aug-23	28-Dec-23	17-Jan-24	150	S5SDBC1690	S5SDBT1150																																																																																				
S5SDBC1710	Installation of MVAC System - Ceiling Mount Equipment, Main Ductwork and Pipework	30	31-May-23 A	28-Aug-23	20-Oct-23	28-Nov-23	92	S5SDBC1680	S5SDBC1720																																																																																				
S5SDBC1720	Installation of MVAC System - Wal Mount Equipment, Branch Duct & Pipework	50	10-Jun-23 A	22-Nov-23	30-Sep-23	08-Nov-23	-15	S5SDBC1710, S5P1080	S5SDBC1730, S5SDBC1820																																																																																				
S5SDBC1730	Installation of MVAC System - Air Grills & Diffuser	15	02-Jan-24	16-Jan-24	18-Dec-23	02-Jan-24	-15	S5SDBC1720, S5SDBC1640	S5SDBT1180																																																																																				
S5SDBC1740	Installation of Plumbing System - Main Pipework	30	11-Nov-23	10-Dec-23	17-Sep-23	17-Oct-23	-55	S5SDBC1660	S5SDBC1760, S5SDBC1750																																																																																				
S5SDBC1750	Installation of Plumbing System - Branch Pipework	40	11-Dec-23	19-Jan-24	17-Oct-23	26-Nov-23	-55	S5SDBC1740	S5SDBC1760, S5SDBC1850																																																																																				
S5SDBC1760	Installation of Plumbing System - Sanitary Fitting	30	30-Mar-24	28-Apr-24	04-Feb-24	05-Mar-24	-55	S5SDBC1740, S5SDBC1750, S5SDBC1870	S5SDBT1190																																																																																				
S5SDBC1770	Generator & Fuel Room Installation	90	02-Nov-23	30-Jan-24	20-Jan-23	20-Apr-23	-286	S5SDBP1670, S5SDBC1020, S5S1010, S5S1260	S5SDBT1140																																																																																				
S5SDBC1780	Installation of Lift	40	22-Aug-23*	30-Sep-23	22-Jan-24	02-Mar-24	154	S5SDBP1060, S5WS2C1190	S5SDBT1070																																																																																				
<b>First Floor</b>										464	06-Dec-22 A	28-Apr-24	13-Feb-23	05-Mar-24	-55																																																																														



File Name: DE/2018/03 RP R36  
 Layout: DE1803 RP (July 2023) - WBS  
 Page 39 of 56

- Remaining Work
- Critical Activity
- Milestone
- Actual Progress

**Contract No. DE/2018/03**  
**Shek Wu Hui Effluent Polishing Plant - Main Works Stage 1**  
**Sidestream Treatment Facilities and E&M Works for Sludge Treatment Facilities**  
**Revised Programme - as at 20 July 2023**

Date	Revision	Checked	Approved
31-Mar-23	Rev.32	IM/LT	KM
30-Apr-23	Rev.33	IM/LT	KM
31-May-23	Rev.34	IM/LT	KM
30-Jun-23	Rev.35	IM/LT	KM
31-Jul-23	Rev.36	IM/LT	KM





Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Total Float	Predecessors	Successors	2020			2021			2022			2023			2024			2025																												
S5SDBT1060	SAT for Conveyor	15	16-Jan-24	30-Jan-24	18-Jun-23	03-Jul-23	-212	S5SDBC1260, S5SDBT1050	S5T1060												2	3	4	5	6	7																											
S5SDBT1070	SAT for Lift	60	16-Jan-24	15-Mar-24	02-Mar-24	01-May-24	47	S5SDBC1780, S5SDBT1050	S5S1090																	9	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1						
S5SDBT1080	SAT for Polymer System	30	29-Jan-24	27-Feb-24	03-Jun-23	03-Jul-23	-240	S5SDBC1480, S5SDBC1270, S5SDBC1050, S5SDBT1050	S5T1060																																												
S5SDBT1090	SAT for Sludge Dewatering Centrifuges	30	16-Jan-24	14-Feb-24	03-Jun-23	03-Jul-23	-227	S5SDBT1050, S5SDBC1490, S5SDBT1030	S5T1060																																												
S5SDBT1100	SAT for Sludge Thickening Cnetrifuge	30	16-Jan-24	14-Feb-24	03-Jun-23	03-Jul-23	-227	S5SDBT1050, S5SDBC1510, S5SDBT1030	S5T1060																																												
S5SDBT1110	SAT for Switchboard	60	28-Sep-23	26-Nov-23	28-Feb-23	29-Apr-23	-212	S5SDBC1370	S5SDBT1050																																												
S5SDBT1120	SAT for Transformer	14	10-Oct-23	23-Oct-23	15-Apr-23	29-Apr-23	-178	S5SDBC1380	S5SDBT1050																																												
S5SDBT1130	SAT of Electrical System (BS)	45	16-Jan-24	29-Feb-24	02-Jan-24	16-Feb-24	-14	S5SDBC1330, S5SDBC1190, S5SDBC1560, S5SDBT1050	S5S1220																																												
S5SDBT1140	SAT of Emergency Generator System	15	31-Jan-24	14-Feb-24	20-Apr-23	05-May-23	-286	S5SDBC1770	S5S1270																																												
S5SDBT1150	SAT of FS System	30	16-Jan-24	14-Feb-24	17-Jan-24	16-Feb-24	2	S5SDBC1810, S5SDBC1700, S5SDBC1610, S5SDBT1050	S5S1220																																												
S5SDBT1160	SAT of Instrumentation	60	11-Mar-24	09-May-24	04-May-23	03-Jul-23	-312	S5SDBC1410, S5SDBC1220, S5SDBC1080, S5SDBT1050	S5T1060																																												
S5SDBT1170	SAT of Mixer	45	08-Feb-24	23-Mar-24	19-May-23	03-Jul-23	-265	S5SDBC1430, S5SDBC1420, S5SDBC1440, S5SDBC1090, S5SDBT1050	S5T1060																																												
S5SDBT1180	SAT of MVAC System	45	17-Jan-24	01-Mar-24	02-Jan-24	16-Feb-24	-15	S5SDBC1840, S5SDBC1730, S5SDBC1640, S5SDBT1050	S5S1220																																												
S5SDBT1190	SAT of Plumbing System	30	29-Apr-24	28-May-24	05-Mar-24	04-Apr-24	-55	S5SDBC1670, S5SDBC1760, S5SDBC1870, S5SDBT1050	S5S1160																																												
S5SDBT1200	SAT of SCADA & PMS	60	20-Jan-24	19-Mar-24	04-May-23	03-Jul-23	-261	S5SDBC1570, S5SDBT1050, S5SDBC1170, S5SDBC1185, S5SDBC1340, S5SDBC1340, S5SDBC1310, S5SDBT1030	S5T1060																																												
S5SDBT1210	SAT of Screen Press	15	16-Jan-24	30-Jan-24	18-Jun-23	03-Jul-23	-212	S5SDBC1470, S5SDBT1050	S5T1060																																												
S5SDBT1220	Wet Test for Pumps (excluded FS Water Pumps and Process Water Pumps)	7	23-Jan-24	29-Jan-24	19-Jun-23	26-Jun-23	-218	S5SDBT1000, S5SDBT1050	S5SDBT1010																																												
S5SDBT1230	Wet Test for Pumps (FS Water Pumps and Process Water Pumps)	7	23-Jan-24	29-Jan-24	02-Feb-24	09-Feb-24	11	S5SDBT1000, S5SDBT1050, S5SDBT1030	S5SDBT1020																																												
<b>Combined Heat &amp; Power Building</b>		1049	29-Jun-21 A	03-Jun-24	24-Oct-22	11-Jun-25	373																																														
<b>Fabrication, FAT &amp; Delivery of Major Plant &amp; Materials</b>		892	29-Jun-21 A	29-Dec-23	24-Oct-22	11-Jun-25	530																																														
S5CHPP1000	Fabrication & Delivery of Pre-Treatment	120	15-Aug-22 A	15-Sep-23	24-Oct-22	20-Dec-22	-270		S5CHPC1170																																												
S5CHPP1010	Fabrication of CHP System	270	29-Jun-21 A	06-Apr-22 A	14-Dec-22	14-Dec-22		S2P1070, S2D1610	S5CHPP1020																																												



File Name: DE/2018/03 RP R36  
Layout: DE1803 RP (July 2023) - WBS  
Page 41 of 56

- Remaining Work
- Critical Activity
- Milestone
- Actual Progress

**Contract No. DE/2018/03**  
**Shek Wu Hui Effluent Polishing Plant - Main Works Stage 1**  
**Sidestream Treatment Facilities and E&M Works for Sludge Treatment Facilities**  
**Revised Programme - as at 20 July 2023**

Date	Revision	Checked	Approved
31-Mar-23	Rev.32	IM/LT	KM
30-Apr-23	Rev.33	IM/LT	KM
31-May-23	Rev.34	IM/LT	KM
30-Jun-23	Rev.35	IM/LT	KM
31-Jul-23	Rev.36	IM/LT	KM

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Total Float	Predecessors	Successors	Gantt Chart (2020-2025)											
S5CHPP1020	FAT for CHP Generators	14	07-Apr-22 A	30-Apr-22 A	14-Dec-22	14-Dec-22		S5CHPP1010	S5CHPP1030	[Gantt bar: 07-Apr-22 to 30-Apr-22]											
S5CHPP1030	Delivery of CHP Generators	60	02-May-22 A	14-Jul-22 A	14-Dec-22	14-Dec-22		S5CHPP1020	S5CHPC1050	[Gantt bar: 02-May-22 to 14-Jul-22]											
S5CHPP1040	Fabrication & Delivery of Gas Detection System	112	28-Jul-23*	16-Nov-23	10-Dec-22	01-Apr-23	-230	S2D2000, PL1020	S5CHPC1170, S5CHPC1280	[Gantt bar: 28-Jul-23 to 16-Nov-23]											
S5CHPP1050	Fabrication & Delivery of LV Switchboard for G/F	120	01-Sep-23*	29-Dec-23	14-Nov-22	14-Mar-23	-291		S5CHPC1145	[Gantt bar: 01-Sep-23 to 29-Dec-23]											
S5CHPP1055	Fabrication & Delivery of LV Switchboard for 1/F	90	01-Sep-23*	29-Nov-23	10-Nov-22	08-Feb-23	-295		S5CHPC1260	[Gantt bar: 01-Sep-23 to 29-Nov-23]											
S5CHPP1060	Fabrication & Delivery of Lifting Appliances	90	24-Aug-22 A	28-Mar-23 A	17-Apr-23	17-Apr-23			S5CHPC1030, S5CHPC1160	[Gantt bar: 24-Aug-22 to 28-Mar-23]											
S5CHPP1070	Fabrication & Delivery of Pipeworks & Associated Valves	60	20-Jul-23 A	06-Oct-23	30-Oct-22	06-Jan-23	-274	S5P1010	S5CHPC1070, S5CHPC1200, S5CHPC1270, S5CHPC1280	[Gantt bar: 20-Jul-23 to 06-Oct-23]											
S5CHPP1080	Fabrication & Delivery of SCADA System for G/F	340	11-Nov-22 A	16-Oct-23	23-Mar-23	19-Jun-23	-120		S5CHPC1120	[Gantt bar: 11-Nov-22 to 16-Oct-23]											
S5CHPP1090	Fabrication & Delivery of SCADA System for 1/F	358	11-Nov-22 A	03-Nov-23	26-Feb-25	11-Jun-25	586			[Gantt bar: 11-Nov-22 to 03-Nov-23]											
<b>Installation</b>		479	19-Nov-22 A	12-Apr-24	12-Dec-22	04-Apr-24	-9			[Gantt bar: 19-Nov-22 to 12-Apr-24]											
S5CHPC1000	Access to CHP Building (Impacted by EWN-0314)	1	07-Dec-22 A	07-Dec-22 A	18-Jan-23	18-Jan-23			S5CHPC1020	[Milestone: 07-Dec-22]											
S5CHPC1010	Access to CHP Building (Impacted by EWN-0314-1)	1	07-Dec-22 A	07-Dec-22 A	18-Jan-23	18-Jan-23			S5CHPC1020	[Milestone: 07-Dec-22]											
S5CHPC1020	Mobilisation	12	08-Dec-22 A	19-Dec-22 A	18-Jan-23	18-Jan-23		AD1060, S5S1020, S5CHPC1000, S5CHPC1010	PL1550, S5CHPC1030, S5CHPC1040, S5CHPC1080, S5CHPC1130, S5CHPC1140, S5CHPC1210	[Gantt bar: 08-Dec-22 to 19-Dec-22]											
<b>E&amp;M Installation</b>		478	19-Nov-22 A	12-Apr-24	12-Dec-22	01-Sep-23	-225			[Gantt bar: 19-Nov-22 to 12-Apr-24]											
<b>Ground Floor</b>		433	19-Nov-22 A	27-Feb-24	12-Dec-22	01-Sep-23	-180			[Gantt bar: 19-Nov-22 to 27-Feb-24]											
S5CHPC1030	Installation of EOT Crane LA-04-01	199	19-Dec-22 A	10-Jul-23 A	17-Apr-23	17-Apr-23		S5CHPC1020, S5CHPP1060	S5CHPC1050, S5CHPC1160	[Gantt bar: 19-Dec-22 to 10-Jul-23]											
S5CHPC1040	Installation of Monorail LA-04-02 (total 3nos.)	240	19-Nov-22 A	31-Aug-23	27-Mar-23	08-May-23	-116	S5CHPC1020	S5CHPC1160	[Gantt bar: 19-Nov-22 to 31-Aug-23]											
S5CHPC1050	Installation of CHP System - Mechanical Work	210	26-Apr-23 A	21-Nov-23	14-Dec-22	17-Apr-23	-219	S5CHPC1030, S5CHPP1030	S5CHPC1100, S5CHPT1030, S5CHPC1270	[Gantt bar: 26-Apr-23 to 21-Nov-23]											
S5CHPC1060	Installation of Steam Boiler System - Mechanical Work	230	29-Mar-23 A	13-Nov-23	20-Dec-22	15-Apr-23	-213		S5CHPC1070, S5CHPC1170, S5CHPT1050	[Gantt bar: 29-Mar-23 to 13-Nov-23]											
S5CHPC1070	Installation of pipework	133	07-Oct-23	16-Feb-24	06-Jan-23	19-May-23	-274	S5CHPC1060, S5CHPP1070	S5CHPT1000	[Gantt bar: 07-Oct-23 to 16-Feb-24]											
S5CHPC1100	Installation of Electrical System	79	18-Nov-23	04-Feb-24	15-Apr-23	03-Jul-23	-217	S5CHPC1090, S5CHPC1050, S5P1050	S5CHPC1120, S5CHPT1050, S5CHPT1030	[Gantt bar: 18-Nov-23 to 04-Feb-24]											
S5CHPC1120	Installation of SCADA System	111	17-Oct-23	04-Feb-24	13-May-23	01-Sep-23	-157	S5CHPC1100, S5CHPP1080	S5T1100, S5T1000	[Gantt bar: 17-Oct-23 to 04-Feb-24]											
S5CHPC1130	Transformers Room Installation	180	04-Apr-23 A	30-Sep-23	31-Jan-23	13-Apr-23	-171	S5WS2P1020, S5CHPC1020	S5CHPT1020, S5CHPC1260, S5CHPT1010	[Gantt bar: 04-Apr-23 to 30-Sep-23]											
S5CHPC1140	HV Switchroom Installation	181	03-Apr-23 A	30-Sep-23	02-Mar-23	13-May-23	-141	S5CHPC1020, S5WS2P1080	S5CHPT1020, S5CHPT1010	[Gantt bar: 03-Apr-23 to 30-Sep-23]											
S5CHPC1145	LV Switchroom Installation	90	30-Nov-23	27-Feb-24	12-Feb-23	13-May-23	-291	S5CHPP1050	S5CHPT1010, S5CHPT1020	[Gantt bar: 30-Nov-23 to 27-Feb-24]											
S5CHPC1150	Diesel Storage & Pump Room Installation	144	25-Sep-23*	15-Feb-24	12-Dec-22	05-May-23	-287		S5S1280	[Gantt bar: 25-Sep-23 to 15-Feb-24]											
<b>First Floor</b>		322	07-Mar-23 A	12-Apr-24	20-Dec-22	01-Sep-23	-225			[Gantt bar: 07-Mar-23 to 12-Apr-24]											
S5CHPC1160	Installation of Monorail / Davit LA-04-03 to LA-04-10 (total 8nos.)	173	07-Mar-23 A	11-Sep-23	08-May-23	19-May-23	-116	S5CHPC1040, S5CHPP1060, S5CHPC1030	S5CHPC1170	[Gantt bar: 07-Mar-23 to 11-Sep-23]											
S5CHPC1170	Installation of Biogas Pre-treatment System - Mechanical Work	150	16-Sep-23	12-Feb-24	20-Dec-22	19-May-23	-270	S5CHPC1060, S5CHPC1160, S5CHPP1000, S5CHPP1040	S5CHPC1200, S5CHPC1230, S5CHPT1040	[Gantt bar: 16-Sep-23 to 12-Feb-24]											
S5CHPC1200	Installation of pipework	135	05-Oct-23	16-Feb-24	04-Jan-23	19-May-23	-274	S5CHPC1170, S5CHPP1070	S5CHPT1000	[Gantt bar: 05-Oct-23 to 16-Feb-24]											
S5CHPC1230	Installation of Electrical System	120	15-Dec-23	12-Apr-24	20-Mar-23	18-Jul-23	-270	S5CHPC1170, S5P1050	S5CHPC1250, S5CHPT1040	[Gantt bar: 15-Dec-23 to 12-Apr-24]											



File Name: DE/2018/03 RP R36  
Layout: DE1803 RP (July 2023) - WBS  
Page 42 of 56

- Remaining Work
- Critical Activity
- Actual Progress
- ◆ Milestone

**Contract No. DE/2018/03**  
**Shek Wu Hui Effluent Polishing Plant - Main Works Stage 1**  
**Sidestream Treatment Facilities and E&M Works for Sludge Treatment Facilities**  
**Revised Programme - as at 20 July 2023**

Date	Revision	Checked	Approved
31-Mar-23	Rev.32	IM/LT	KM
30-Apr-23	Rev.33	IM/LT	KM
31-May-23	Rev.34	IM/LT	KM
30-Jun-23	Rev.35	IM/LT	KM
31-Jul-23	Rev.36	IM/LT	KM

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Total Float	Predecessors	Successors	Gantt Chart (2020-2025)																														
S5CHPC1250	Installation of SCADA System (THP, Digester, H2S removal System, Dou12, Biogas Holding Tank)	87	17-Jan-24	12-Apr-24	06-Jun-23	01-Sep-23	-225	S5CHPC1230, S5CHPC1120	S5T1100, S5T1000, S5T1010	[Gantt Chart Bar]																														
S5CHPC1260	LV Switchroom Installation	92	02-Dec-23	02-Mar-24	10-Feb-23	13-May-23	-295	S5CHPC1130, S5CHPP1055	S5CHPT1020, S5CHPT1010	[Gantt Chart Bar]																														
<b>Roof</b>		183	07-Sep-23	07-Mar-24	14-Dec-22	15-Jun-23	-267			[Gantt Chart Bar]																														
S5CHPC1270	Installation of CHP System - Mechanical Work	153	07-Sep-23*	06-Feb-24	14-Dec-22	16-May-23	-267	S5CHPC1050, S5CHPP1070	S5CHPT1030, S5CHPC1280, S5CHPC1290	[Gantt Chart Bar]																														
S5CHPC1280	Installation of Steam Boiler System - Mechanical Work	77	16-Oct-23	31-Dec-23	28-Feb-23	16-May-23	-230	S5CHPC1270, S5CHPP1070, S5CHPP1040	S5CHPT1050, S5CHPC1290	[Gantt Chart Bar]																														
S5CHPC1290	Installation of Electrical System	38	30-Jan-24	07-Mar-24	08-May-23	15-Jun-23	-267	S5CHPC1270, S5CHPC1280, S5P1050	S5CHPT1040, S5CHPT1020	[Gantt Chart Bar]																														
<b>BS Installation</b>		318	27-Feb-23 A	01-Feb-24	18-Jan-23	04-Apr-24	63			[Gantt Chart Bar]																														
<b>Ground Floor</b>		256	27-Feb-23 A	02-Jan-24	18-Jan-23	05-Mar-24	63			[Gantt Chart Bar]																														
S5CHPC1080	Installation of FS System	231	27-Feb-23 A	15-Oct-23	18-Jan-23	15-Apr-23	-184	S5CHPC1020, S5CHPC1210	S5CHPC1090, S5S1220	[Gantt Chart Bar]																														
S5CHPC1090	Installation of MVAC System	120	10-Jun-23 A	02-Jan-24	15-Apr-23	09-Jun-23	-208	S5CHPC1080, S5P1080	S5CHPC1100, S5S1220, S5CHPC1220	[Gantt Chart Bar]																														
S5CHPC1110	Installation of Plumbing System	137	01-Jun-23 A	30-Sep-23	24-Dec-23	05-Mar-24	157		S5S1160, S5CHPC1240	[Gantt Chart Bar]																														
<b>First Floor</b>		318	27-Feb-23 A	01-Feb-24	18-Jan-23	04-Apr-24	63			[Gantt Chart Bar]																														
S5CHPC1210	Installation of FS System	216	27-Feb-23 A	30-Sep-23	18-Jan-23	31-Mar-23	-184	S5CHPC1020	S5S1220, S5CHPC1080	[Gantt Chart Bar]																														
S5CHPC1220	Installation of MVAC System	120	05-Oct-23	01-Feb-24	19-Oct-23	16-Feb-24	15	S5CHPC1090, S5P1080	S5S1220	[Gantt Chart Bar]																														
S5CHPC1240	Installation of Plumbing System	90	04-Sep-23*	02-Dec-23	05-Jan-24	04-Apr-24	124	S5CHPC1110	S5S1160	[Gantt Chart Bar]																														
<b>Testing and Commissioning</b>		183	04-Dec-23	03-Jun-24	05-Mar-23	01-Sep-23	-277			[Gantt Chart Bar]																														
S5CHPT1000	Pipe Pressure Test	120	04-Dec-23	01-Apr-24	05-Mar-23	03-Jul-23	-274	S5CHPC1200, S5CHPC1070	S5T1100, S5CHPT1030, S5CHPT1040, S5CHPT1050	[Gantt Chart Bar]																														
S5CHPT1010	SAT for Transformer & Switchboard	30	03-Mar-24	01-Apr-24	13-May-23	12-Jun-23	-295	S5CHPC1260, S5CHPC1140, S5CHPC1130, S5CHPC1145	S5CHPT1020	[Gantt Chart Bar]																														
S5CHPT1020	Ready for Power Energisation	3	02-Apr-24	04-Apr-24	12-Jun-23	15-Jun-23	-295	S5CHPC1260, S5CHPC1130, S5CHPC1140, S5CHPT1010, S5CHPC1290, S5CHPC1145, S5WS2C1110	S5CHPT1030, S5BIOT1010, S5THPT1010, S5CHPT1040, S5CHPT1050, S5DIGT1010, S5WS2T1010, S5BIOT1000, S5THPT1000, S5H2ST1000, S5WGBT1000, S5DOUT1010, S5TCWT1000	[Gantt Chart Bar]																														
S5CHPT1030	SAT for CHP System	60	05-Apr-24	03-Jun-24	03-Jul-23	01-Sep-23	-277	S5CHPT1020, S5CHPC1050, S5CHPC1100, S5CHPC1270, S5CHPT1000	S5T1100	[Gantt Chart Bar]																														
S5CHPT1040	SAT for Pre-treatment System	45	13-Apr-24	27-May-24	18-Jul-23	01-Sep-23	-270	S5CHPC1170, S5CHPT1020, S5CHPC1230, S5CHPC1290, S5CHPT1000	S5T1100	[Gantt Chart Bar]																														



File Name: DE/2018/03 RP R36  
 Layout: DE1803 RP (July 2023) - WBS  
 Page 43 of 56

- Remaining Work
- Critical Activity
- Actual Progress
- ◆ Milestone

**Contract No. DE/2018/03**  
**Shek Wu Hui Effluent Polishing Plant - Main Works Stage 1**  
**Sidestream Treatment Facilities and E&M Works for Sludge Treatment Facilities**  
**Revised Programme - as at 20 July 2023**

Date	Revision	Checked	Approved
31-Mar-23	Rev.32	IM/LT	KM
30-Apr-23	Rev.33	IM/LT	KM
31-May-23	Rev.34	IM/LT	KM
30-Jun-23	Rev.35	IM/LT	KM
31-Jul-23	Rev.36	IM/LT	KM



Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Total Float	Predecessors	Successors	2020	2021	2022	2023	2024	2025
S5DIGC1010	Access to Sludge Digester No.1 & Distribution Chamber (Impacted by EWN-0314-1)	1	20-Jul-23 A	20-Jul-23 A	11-Jun-25	11-Jun-25									
S5DIGC1020	Access to Sludge Digesters - Remaining (Impacted by EWN-0314-1)	1	20-Jul-23 A	20-Jul-23 A	09-Jun-24	09-Jun-24			S5DIGC1050						
S5DIGC1022	Access to Sludge Digesters - Remaining (Impacted by EWN-0314-2)	1	20-Jul-23 A	20-Jul-23 A	10-Sep-22	10-Sep-22			S5DIGC1025						
S5DIGC1025	Actual/Access Date	0	20-Jul-23 A		10-Sep-22			S5DIGC1022	S5DIGC1030						
S5DIGC1030	Mobilisation	15	20-Jul-23 A	03-Aug-23	10-Sep-22	24-Sep-22	-314	S5DIGC1025	S5DIGC1210, S5DIGC1040						
<b>E&amp;M Installation</b>		<b>229</b>	<b>29-Jun-23 A</b>	<b>05-Mar-24</b>	<b>24-Sep-22</b>	<b>07-Jul-24</b>	<b>124</b>								
<b>FRP Walkway / Cover Installation</b>		<b>124</b>	<b>16-Sep-23</b>	<b>17-Jan-24</b>	<b>24-Jan-24</b>	<b>07-Jul-24</b>	<b>172</b>								
S5DIGC1040	Installation of Working Platform for Digester 1 (Roof)	14	22-Sep-23*	05-Oct-23	24-Jan-24	07-Feb-24	125	AD1080, S5DIGP1010, S5DIGC1030, S5DIGC1100	SC51110, PL1210, PL1310, S5DIGC1060						
S5DIGC1050	Installation of Working Platform for Digester 3 (Roof)	14	13-Nov-23*	26-Nov-23	09-Jun-24	23-Jun-24	210	S5DIGC1020, S5DIGC1140, S5DIGP1010, S5DIGC1060	S5DIGC1080						
S5DIGC1060	Installation of Working Platform for Digester 4 (Roof)	14	06-Oct-23	19-Oct-23	26-May-24	09-Jun-24	234	S5DIGC1180, S5DIGP1010, S5DIGC1040	S5DIGC1050						
S5DIGC1070	Installation of Working Platform for Distribution Chamber & Overflow Chamber	110	16-Sep-23*	03-Jan-24	05-Mar-24	23-Jun-24	172	S5DIGP1010	S5DIGC1080						
S5DIGC1080	Installation of Working Platform for Digester 2 (Roof)	14	04-Jan-24	17-Jan-24	23-Jun-24	07-Jul-24	172	S5DIGC1070, S5DIGP1010, S5DIGC1050	SC51110						
<b>Sludge Digester 1</b>		<b>118</b>	<b>08-Aug-23</b>	<b>03-Dec-23</b>	<b>17-Feb-23</b>	<b>15-Jun-23</b>	<b>-172</b>								
S5DIGC1090	Installation of Sludge Mixer (4 nos.)	19	08-Aug-23	26-Aug-23	17-Feb-23	08-Mar-23	-172	S5DIGC1180	S5DIGC1100						
S5DIGC1100	Installation of Motor with Belt adjustment	18	27-Aug-23	13-Sep-23	08-Mar-23	26-Mar-23	-172	S5DIGC1090	S5DIGC1110, S5DIGC1130, S5DIGC1040						
S5DIGC1110	Installation of Pipework, Valve, Inspection Window, Telescopic Valve & Instruments	45	20-Oct-23	03-Dec-23	01-May-23	15-Jun-23	-172	S5DIGC1100, S5DIGP1020, S5DIGC1150	S5DIGC1120						
S5DIGC1120	Installation of Electrical System	45	20-Oct-23	03-Dec-23	01-May-23	15-Jun-23	-172	S5DIGC1110, S5P1050	S5DIGN1010						
<b>Sludge Digester 3</b>		<b>81</b>	<b>14-Sep-23</b>	<b>03-Dec-23</b>	<b>26-Mar-23</b>	<b>15-Jun-23</b>	<b>-172</b>								
S5DIGC1130	Installation of Sludge Mixer (4 nos.)	18	14-Sep-23	01-Oct-23	26-Mar-23	13-Apr-23	-172	S5DIGC1100	S5DIGC1140						
S5DIGC1140	Installation of Motor with Belt adjustment	18	02-Oct-23	19-Oct-23	13-Apr-23	01-May-23	-172	S5DIGC1130	S5DIGC1150, S5DIGC1050						
S5DIGC1150	Installation of Pipework, Valve, Inspection Window, Telescopic Valve & Instruments	45	20-Oct-23	03-Dec-23	01-May-23	15-Jun-23	-172	S5DIGC1140, S5DIGP1020	S5DIGC1160, S5DIGC1110, S5DIGC1190						
S5DIGC1160	Installation of Electrical System	45	20-Oct-23	03-Dec-23	01-May-23	15-Jun-23	-172	S5DIGC1150, S5P1050	S5DIGN1010						
<b>Sludge Digester 4</b>		<b>136</b>	<b>29-Jun-23 A</b>	<b>03-Dec-23</b>	<b>30-Jan-23</b>	<b>15-Jun-23</b>	<b>-172</b>								
S5DIGC1170	Installation of Sludge Mixer (4 nos.)	18	29-Jun-23 A	20-Jul-23 A	30-Jan-23	30-Jan-23			S5DIGC1180						
S5DIGC1180	Installation of Motor with Belt adjustment	18	21-Jul-23	07-Aug-23	30-Jan-23	17-Feb-23	-172	S5DIGC1170	S5DIGC1190, S5DIGC1090, S5DIGC1060						
S5DIGC1190	Installation of Pipework, Valve, Inspection Window, Telescopic Valve & Instruments	45	20-Oct-23	03-Dec-23	01-May-23	15-Jun-23	-172	S5DIGC1180, S5DIGP1020, S5DIGC1150	S5DIGC1200						
S5DIGC1200	Installation of Electrical System	45	20-Oct-23	03-Dec-23	01-May-23	15-Jun-23	-172	S5DIGC1190, S5P1050	S5DIGN1010						
<b>Distribution Chamber</b>		<b>215</b>	<b>04-Aug-23</b>	<b>05-Mar-24</b>	<b>24-Sep-22</b>	<b>15-Jun-23</b>	<b>-265</b>								
S5DIGC1210	Installation of Sludge Recirculation Pumps (5 nos.)	40	04-Aug-23	12-Sep-23	24-Sep-22	03-Nov-22	-314	AD1080, S5DIGP1000, S5DIGC1030	S5DIGC1220, S5DIGC1280						
S5DIGC1220	Installation of Heat Exchanger (3 nos.)	14	13-Sep-23	26-Sep-23	03-Nov-22	17-Nov-22	-314	S5DIGC1210	S5DIGC1230						
S5DIGC1230	Installation of Sludge Transfer Pump (2 nos.)	14	27-Sep-23	10-Oct-23	17-Nov-22	01-Dec-22	-314	S5DIGC1220	S5DIGC1240						
S5DIGC1240	Installation of Vertical Mixer at Sludge Buffer Tank (2 nos.)	7	11-Oct-23	17-Oct-23	01-Dec-22	08-Dec-22	-314	S5DIGC1230	S5DIGC1250						



File Name: DE/2018/03 RP R36  
 Layout: DE1803 RP (July 2023) - WBS  
 Page 45 of 56

- Remaining Work
- Critical Activity
- ◆ Milestone
- ▬ Actual Progress

**Contract No. DE/2018/03**  
**Shek Wu Hui Effluent Polishing Plant - Main Works Stage 1**  
**Sidestream Treatment Facilities and E&M Works for Sludge Treatment Facilities**  
 Revised Programme - as at 20 July 2023

Date	Revision	Checked	Approved
31-Mar-23	Rev.32	IM/LT	KM
30-Apr-23	Rev.33	IM/LT	KM
31-May-23	Rev.34	IM/LT	KM
30-Jun-23	Rev.35	IM/LT	KM
31-Jul-23	Rev.36	IM/LT	KM

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Total Float	Predecessors	Successors	2020												2021												2022												2023												2024												2025											
S5DIGC1250	Installation of Pipework, Valve & Instruments	140	18-Oct-23	05-Mar-24	08-Dec-22	27-Apr-23	-314	S5DIGC1240, S5DIGP1020	S5DIGC1260, S5DIGN1000, S5H2SC1020																																																																								
S5DIGC1260	Installation of Electrical System	140	18-Oct-23	05-Mar-24	26-Jan-23	15-Jun-23	-265	S5DIGC1250, S5P1050	S5DIGN1010																																																																								
<b>BS Installation</b>		<b>242</b>	<b>04-Aug-23</b>	<b>01-Apr-24</b>	<b>08-Aug-23</b>	<b>04-Apr-24</b>	<b>3</b>																																																																										
<b>Distribution Chamber</b>		<b>242</b>	<b>04-Aug-23</b>	<b>01-Apr-24</b>	<b>08-Aug-23</b>	<b>04-Apr-24</b>	<b>3</b>																																																																										
S5DIGC1280	Installation of FS System	90	04-Aug-23	01-Nov-23	08-Aug-23	06-Nov-23	5	S5DIGC1210	S5DIGC1290, S5S1220																																																																								
S5DIGC1290	Installation of MVAC System	90	04-Nov-23	01-Feb-24	06-Nov-23	04-Feb-24	3	S5DIGC1280, S5P1080	S5DIGC1300, S5S1220																																																																								
S5DIGC1300	Installation of Plumbing System	60	02-Feb-24	01-Apr-24	04-Feb-24	04-Apr-24	3	S5S1120, S5DIGC1290	S5S1160																																																																								
<b>Testing and Commissioning</b>		<b>153</b>	<b>22-Dec-23</b>	<b>22-May-24</b>	<b>04-Apr-23</b>	<b>02-Aug-23</b>	<b>-295</b>																																																																										
S5DIGN1000	Pipe Pressure Test	75	22-Dec-23	05-Mar-24	04-Apr-23	18-Jun-23	-262	S5DIGC1250	S5DIGN1020																																																																								
S5DIGN1010	Ready for Power Energisation	3	05-Apr-24	07-Apr-24	15-Jun-23	18-Jun-23	-295	S5DIGC1260, S5DIGC1200, S5DIGC1160, S5DIGC1120, S5EXAC1030, S5CHPT1020	S5DIGN1020																																																																								
S5DIGN1020	SAT for Sludge Digestion System	45	08-Apr-24	22-May-24	18-Jun-23	02-Aug-23	-295	S5DIGN1010, S5DIGN1000	S5T1080																																																																								
<b>Workshop No. 2</b>		<b>868</b>	<b>29-Nov-21 A</b>	<b>06-Jun-24</b>	<b>18-Nov-22</b>	<b>11-Jun-25</b>	<b>370</b>																																																																										
<b>Fabrication, FAT &amp; Delivery of Major Plant &amp; Materials</b>		<b>760</b>	<b>29-Nov-21 A</b>	<b>23-Dec-23</b>	<b>31-Jan-23</b>	<b>22-Jan-24</b>	<b>30</b>																																																																										
S5WS2P1000	Fabrication of 11kV to 380V Transformers	123	14-Jul-22 A	09-Jan-23 A	31-Jan-23	31-Jan-23		S2P1110	S5WS2P1010																																																																								
S5WS2P1010	FAT for 11kV to 380V Transformers	37	10-Jan-23 A	15-Feb-23 A	31-Jan-23	31-Jan-23		S5WS2P1000	S5WS2P1020																																																																								
S5WS2P1020	Delivery of 11kV to 380V Transformers	28	16-Feb-23 A	25-Mar-23 A	31-Jan-23	31-Jan-23		S5WS2P1010	S5CHPC1130, S5WS2C1070																																																																								
S5WS2P1060	Fabrication of 11 kV Switchboard	210	29-Nov-21 A	26-Jun-22 A	01-Feb-23	01-Feb-23		S2P1120	S5WS2P1070																																																																								
S5WS2P1070	FAT for 11 kV Switchboard	14	18-Oct-22 A	21-Oct-22 A	01-Feb-23	01-Feb-23		S5WS2P1060	S5WS2P1080																																																																								
S5WS2P1080	Delivery of 11kV Switchboard	90	01-Nov-22 A	25-Mar-23 A	01-Feb-23	01-Feb-23		S5WS2P1070	S5WS2C1060, S5CHPC1140, S5WS2T1000																																																																								
S5WS2P1090	Fabrication of LV Switchboard	120	04-Dec-22 A	07-Apr-23 A	30-Dec-23	30-Dec-23		S2P1130, S2D1250, S2D1190, S2D1270	S5WS2P1100																																																																								
S5WS2P1100	FAT for LV Switchboard	14	10-Apr-23 A	14-Apr-23 A	30-Dec-23	30-Dec-23		S5WS2P1090	S5WS2P1110																																																																								
S5WS2P1110	Delivery of LV Switchboard	60	20-Apr-23 A	14-Jul-23 A	30-Dec-23	30-Dec-23		S5WS2P1100	S5WS2C1080, S5WS2T1005																																																																								
S5WS2P1120	Fabrication & Delivery of Lift	210	18-Dec-21 A	10-Aug-22 A	22-Jan-24	22-Jan-24			S5WS2C1190																																																																								
S5WS2P1130	Fabrication, FAT & Delivery of SCADA System	415	04-Nov-22 A	23-Dec-23	29-May-23	01-Nov-23	-53		S5WS2C1180																																																																								
<b>Installation</b>		<b>780</b>	<b>31-Dec-21 A</b>	<b>10-Mar-24</b>	<b>18-Nov-22</b>	<b>11-Jun-25</b>	<b>458</b>																																																																										
S5WS2C1000	Mobilisation	14	31-Dec-21 A	12-Mar-22 A	11-Dec-22	11-Dec-22		AD1120, S5S1030	S5WS2C1010, S5WS2C1050																																																																								
<b>CLP Substation</b>		<b>667</b>	<b>14-Mar-22 A</b>	<b>23-Dec-23</b>	<b>11-Dec-22</b>	<b>16-May-23</b>	<b>-222</b>																																																																										
S5WS2C1010	BS Fitting Installation (at CLP Sub-station in Workshop No.2)	60	14-Mar-22 A	02-Sep-22 A	11-Dec-22	11-Dec-22		S5WS2C1000, AD1120	KD1060, S5WS2C1020, S5WS2C1050, KD1060-1																																																																								
S5WS2C1020	Inspections, Rectification & H/O to CLP	270	03-Sep-22 A	13-Jun-23 A	11-Dec-22	11-Dec-22		S5WS2C1010	S5WS2C1030																																																																								
S5WS2C1030	E&M Installation of HV Transformer (By CLP)	180	26-Jun-23 A	22-Dec-23	11-Dec-22	15-May-23	-222	S5WS2C1020	S5WS2C1040																																																																								
S5WS2C1040	Energisation (By CLP)	1	23-Dec-23	23-Dec-23	15-May-23	16-May-23	-222	S5WS2C1030, S5WS2C1060, S5S1000	S5TXRT1010																																																																								
<b>HV Switchroom / Transformer Room / LV Switchroom</b>		<b>688</b>	<b>11-Apr-22 A</b>	<b>10-Mar-24</b>	<b>18-Nov-22</b>	<b>11-Jun-25</b>	<b>458</b>																																																																										
S5WS2C1050	BS Fitting Intallation	430	11-Apr-22 A	17-Nov-23	12-Feb-25	11-Jun-25	572	S5WS2C1000, S5WS2C1010																																																																									



File Name: DE/2018/03 RP R36  
 Layout: DE1803 RP (July 2023) - WBS  
 Page 46 of 56

- Remaining Work
- Critical Activity
- Milestone
- Actual Progress

**Contract No. DE/2018/03**  
**Shek Wu Hui Effluent Polishing Plant - Main Works Stage 1**  
**Sidestream Treatment Facilities and E&M Works for Sludge Treatment Facilities**  
**Revised Programme - as at 20 July 2023**

Date	Revision	Checked	Approved
31-Mar-23	Rev.32	IM/LT	KM
30-Apr-23	Rev.33	IM/LT	KM
31-May-23	Rev.34	IM/LT	KM
30-Jun-23	Rev.35	IM/LT	KM
31-Jul-23	Rev.36	IM/LT	KM









Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Total Float	Predecessors	Successors	2020				2021				2022				2023				2024				2025							
										J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J
S5DOUC1022	Access to DO Area No.12 (Impacted by EWN-0314-2)	1	01-Jun-23 A	01-Jun-23 A	12-Apr-23	12-Apr-23		S5DOUC1020	S5DOUC1035																												
S5DOUC1025	Actual Access Date (DO Area No.11)	0	08-Jun-23 A		12-Apr-23			S5DOUC1012	S5DOUC1030																												
S5DOUC1030	E&M Installation of DO System No.11	90	20-Feb-24	19-May-24	12-Apr-23	11-Jul-23	-314	AD1100, S5DOUC1000, S5DOUC1010, S5DOUC1025, S5H2SC1020	S5DOUT1000, S5TCWC1020																												
S5DOUC1035	Actual Access Date (DO Area No.12)	0	01-Jun-23 A		12-Apr-23			S5DOUC1022	S5DOUC1040																												
S5DOUC1040	E&M Installation of DO System No.12	90	20-Feb-24	19-May-24	12-Apr-23	11-Jul-23	-314	AD1100, S5DOUC1000, S5DOUC1020, S5DOUC1035, S5H2SC1020	S5DOUT1010, PL1210, S5TCWC1020																												
<b>Testing and Commissioning</b>		48	20-May-24	06-Jul-24	29-Aug-23	16-Oct-23	-265																														
S5DOUT1000	Ready for Power Energisation of DO No.11	3	20-May-24	22-May-24	29-Aug-23	01-Sep-23	-265	S5DOUC1030, S5EXAC1080, S5TXRT1010	S5DOUT1020																												
S5DOUT1010	Ready for Power Energisation of DO No.12	3	20-May-24	22-May-24	29-Aug-23	01-Sep-23	-265	S5DOUC1040, S5EXAC1050, S5CHPT1020	S5DOUT1030																												
S5DOUT1020	SAT & System Commissioning Tests for DO System No.11	45	23-May-24	06-Jul-24	01-Sep-23	16-Oct-23	-265	S5DOUT1000	S5T1110																												
S5DOUT1030	SAT & System Commissioning Tests for DO System No.12	45	23-May-24	06-Jul-24	01-Sep-23	16-Oct-23	-265	S5DOUT1010	S5T1110																												
<b>Sewage Pump Station</b>		635	23-May-22 A	16-Mar-24	05-Dec-22	04-Apr-24	19																														
<b>Fabrication, FAT &amp; Delivery of Major Plant &amp; Materials</b>		543	23-May-22 A	29-Nov-23	05-Dec-22	12-Sep-23	-79																														
S5SPSP1000	Fabrication & Delivery of Sewage Pump	410	23-May-22 A	05-Aug-23	30-Apr-23	16-May-23	-82	S2P1180, S2D1940	S5SPSC1000																												
S5SPSP1010	Fabrication & Delivery of LV Switchboard	217	28-Mar-23 A	29-Nov-23	05-Dec-22	16-Apr-23	-228		S5SPSC1001, S5SPST0990																												
S5SPSP1020	Delivery of Control & Monitoring System / SCADA System	360	04-Nov-22 A	28-Nov-23	04-May-23	12-Sep-23	-78		S5SPSC1010																												
<b>Installation</b>		168	14-Aug-23	28-Jan-24	16-Apr-23	04-Apr-24	67																														
<b>E&amp;M Installation</b>		168	14-Aug-23	28-Jan-24	16-Apr-23	12-Oct-23	-109																														
S5SPSC1000	E&M Installation of Sewage Pump	60	14-Aug-23	12-Oct-23	16-May-23	15-Jul-23	-90	AD1100, S5SPSP1000	S5SPSC1020, S5SPST1000, PL1210, S5SPSC1010																												
S5SPSC1001	LV Switchboard Installation	60	30-Nov-23	28-Jan-24	16-Apr-23	15-Jun-23	-228	S5SPSP1010	S5SPST0990																												
S5SPSC1010	Installation of SCADA System / Control Monitoring System	30	29-Nov-23	28-Dec-23	12-Sep-23	12-Oct-23	-78	S5SPSP1020, S5SPSC1000	S5T1000, S5T1010																												
<b>BS Installation</b>		60	13-Oct-23	11-Dec-23	04-Feb-24	04-Apr-24	115																														
S5SPSC1020	BS Installation for Sewage Pumping Station	60	13-Oct-23	11-Dec-23	04-Feb-24	04-Apr-24	115	S5SPSC1000	S5S1160																												
<b>Testing and Commissioning</b>		48	29-Jan-24	16-Mar-24	15-Jun-23	02-Aug-23	-228																														
S5SPST0990	SAT of Switchboard	30	29-Jan-24	27-Feb-24	15-Jun-23	15-Jul-23	-228	S5SPSP1010, S5SPSC1001	S5SPST1000																												
S5SPST1000	Ready for Power Energisation	3	28-Feb-24	01-Mar-24	15-Jul-23	18-Jul-23	-228	S5SPSC1000, S5SPST0990, S5EXAC1070, S5SDBT1050	S5SPST1010																												
S5SPST1010	SAT & System Commissioning Tests for Sewage Pumping Station	15	02-Mar-24	16-Mar-24	18-Jul-23	02-Aug-23	-228	S5SPST1000	S5T1060																												
<b>THP Cooling Water Transfer Pumping Station</b>		796	23-May-22 A	24-Aug-24	07-Jul-23	16-Oct-23	-314																														
<b>Fabrication, FAT &amp; Delivery of Major Plant &amp; Materials</b>		374	23-May-22 A	09-Jun-23 A	07-Jul-23	07-Jul-23																															
S5TCWP1000	Fabrication & Delivery of THP Cooling Pump	374	23-May-22 A	09-Jun-23 A	07-Jul-23	07-Jul-23		S2P1210, S2D1970, S2D1370	S5TCWC1020																												
<b>Installation</b>		360	07-Jun-23 A	14-Jul-24	07-Jul-23	05-Sep-23	-314																														
S5TCWC1000	Access to THP CW Transfer Pumping Station (Impacted by EWN-0314)	1	07-Jun-23 A	07-Jun-23 A	07-Jul-23	07-Jul-23			S5TCWC1020																												
S5TCWC1010	Access to THP CW Transfer Pumping Station (Impacted by EWN-0314-1)	1	07-Jun-23 A	07-Jun-23 A	07-Jul-23	07-Jul-23			S5TCWC1020, S5TCWC1012																												
S5TCWC1012	Access to THP CW Transfer Pumping Station (Impacted by EWN-0314-2)	1	07-Jun-23 A	07-Jun-23 A	07-Jul-23	07-Jul-23		S5TCWC101	S5TCWC1015																												



Date	Revision	Checked	Approved
31-Mar-23	Rev.32	IM/LT	KM
30-Apr-23	Rev.33	IM/LT	KM
31-May-23	Rev.34	IM/LT	KM
30-Jun-23	Rev.35	IM/LT	KM
31-Jul-23	Rev.36	IM/LT	KM





Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Total Float	Predecessors	Successors	2020												2021												2022												2023												2024												2025											
										2020				2021				2022				2023				2024				2025																																																			
S5SASC1010	E&M Installation of SAS Pumping System	465	23-Mar-22 A	15-Sep-23	22-Apr-23	18-Jun-23	-90	AD1160, S5SASP1000, CE0219b, S5SASP1010, S5SASP1020, S5SASC1000, S5SASP1030	S5SAST1000, PL1210, S5SASC1020	[Gantt Bar: 23-Mar-22 to 18-Jun-23]																																																																							
S5SASC1020	Installation of SCADA System / Control Monitoring System	30	30-Oct-23	28-Nov-23	12-Sep-23	12-Oct-23	-48	S5SASP1040, S5SASC1010	S5T1000, S5T1010	[Gantt Bar: 12-Sep-23 to 12-Oct-23]																																																																							
S5SASC1030	LV Switchboard Installation	90	26-Sep-23	24-Dec-23	15-Feb-23	16-May-23	-223	S5SASP1050	S5SAST1010	[Gantt Bar: 15-Feb-23 to 16-May-23]																																																																							
<b>Testing and Commissioning</b>											78	25-Dec-23	11-Mar-24	16-May-23	02-Aug-23	-223																																																																	
S5SAST1000	SAT & System Commissioning Tests for SAS Pumping Station	45	27-Jan-24	11-Mar-24	18-Jun-23	02-Aug-23	-223	S5SASC1010, S5SAST1020	S5T1110, S5T1120, S5T1060	[Gantt Bar: 02-Aug-23 to 11-Mar-24]																																																																							
S5SAST1010	SAT of Switchboard	30	25-Dec-23	23-Jan-24	16-May-23	15-Jun-23	-223	S5SASC1030	S5SAST1020	[Gantt Bar: 15-Jun-23 to 23-Jan-24]																																																																							
S5SAST1020	Ready for Power Energisation	3	24-Jan-24	26-Jan-24	15-Jun-23	18-Jun-23	-223	S5SAST1010	S5SAST1000	[Gantt Bar: 18-Jun-23 to 26-Jan-24]																																																																							
<b>Existing Consolidation House</b>											403	21-Feb-22 A	29-Mar-24	03-Feb-23	03-Jul-23	-271																																																																	
<b>Fabrication, FAT &amp; Delivery of Major Plant &amp; Materials</b>											150	21-Feb-22 A	20-Jul-22 A	03-Feb-23	03-Feb-23																																																																		
S5ECHP1000	Fabrication & Delivery of Temporary Primary Sludge Pump	150	21-Feb-22 A	20-Jul-22 A	03-Feb-23	03-Feb-23		S2P1220, S2D1990	S5ECHC1000	[Gantt Bar: 21-Feb-22 to 20-Jul-22]																																																																							
<b>Installation</b>											120	01-Nov-23	28-Feb-24	03-Feb-23	03-Jun-23	-271																																																																	
S5ECHC1000	E&M Installation of Existing Consolidation House	120	01-Nov-23*	28-Feb-24	03-Feb-23	03-Jun-23	-271	CE0219d, S5ECHP1000	S5T1060, S5ECHT1000, PL1210	[Gantt Bar: 03-Feb-23 to 28-Feb-24]																																																																							
<b>Testing and Commissioning</b>											30	29-Feb-24	29-Mar-24	03-Jun-23	03-Jul-23	-271																																																																	
S5ECHT1000	SAT for Temporary Primary Sludge Pump	30	29-Feb-24	29-Mar-24	03-Jun-23	03-Jul-23	-271	S5ECHC1000	S5T1060	[Gantt Bar: 03-Jul-23 to 29-Mar-24]																																																																							
<b>Miscellaneous</b>											131	19-Jun-23 A	28-Nov-23	08-May-23	16-Feb-24	80																																																																	
S5MISC1000	Access to Other Peripheral Systems - Guard House Only (Impacted by EWN-0314-2)	0	31-Aug-23*		18-Nov-23		80		S5MISC1010	[Gantt Bar: 31-Aug-23 to 18-Nov-23]																																																																							
S5MISC1010	E&M Installation - Guard House	90	31-Aug-23*	28-Nov-23	18-Nov-23	16-Feb-24	80	S5MISC1000	S5S1220	[Gantt Bar: 16-Feb-24 to 28-Nov-23]																																																																							
S5UVP1000	E&M Installation of Lift-up Pumps & Associated Pipeworks / Valves	45	19-Jun-23 A	31-Jul-23	08-May-23	19-May-23	-74	S4C1030, S4P1080, S4T1020	S5PSWT1010, PL1210	[Gantt Bar: 08-May-23 to 31-Jul-23]																																																																							
<b>Testing &amp; Commissioning</b>											399	13-Apr-24	16-May-25	03-Jul-23	07-Jul-24	-314																																																																	
<b>T&amp;C of Control Monitoring System</b>											180	13-Apr-24	09-Oct-24	12-Oct-23	09-Apr-24	-184																																																																	
S5T1000	SAT of SCADA System	180	13-Apr-24	09-Oct-24	12-Oct-23	09-Apr-24	-184	S5WS2C1180, S5CHPC1120, S5CHPC1250, S5TXRC1050, S5SPSC1010, S5FCDP1040, S5SASC1020	SC51110, S5T1140	[Gantt Bar: 09-Apr-24 to 09-Oct-24]																																																																							
S5T1010	SAT of PMS	180	13-Apr-24	09-Oct-24	12-Oct-23	09-Apr-24	-184	S5WS2C1180, S5CHPC1120, S5CHPC1250, S5TXRC1050, S5SPSC1010, S5FCDP1040, S5SASC1020	SC51110, S5T1140	[Gantt Bar: 09-Apr-24 to 09-Oct-24]																																																																							
<b>T&amp;C of E&amp;M Process</b>											372	10-May-24	16-May-25	03-Jul-23	07-Jul-24	-314																																																																	
S5T1050	System Commissioning Tests for THP System	30	25-May-24	23-Jun-24	18-Jul-23	17-Aug-23	-312	S5THPT1010, S5EXAC1045, S5T1060	S5T1120, S5T1080, S5T1110	[Gantt Bar: 17-Aug-23 to 23-Jun-24]																																																																							



File Name: DE/2018/03 RP R36  
Layout: DE1803 RP (July 2023) - WBS  
Page 53 of 56

- [Green bar with tick] Remaining Work
- [Red bar with cross] Critical Activity
- [Diamond] Milestone
- [Blue bar] Actual Progress

**Contract No. DE/2018/03**  
**Shek Wu Hui Effluent Polishing Plant - Main Works Stage 1**  
**Sidestream Treatment Facilities and E&M Works for Sludge Treatment Facilities**  
**Revised Programme - as at 20 July 2023**

Date	Revision	Checked	Approved
31-Mar-23	Rev.32	IM/LT	KM
30-Apr-23	Rev.33	IM/LT	KM
31-May-23	Rev.34	IM/LT	KM
30-Jun-23	Rev.35	IM/LT	KM
31-Jul-23	Rev.36	IM/LT	KM



Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Total Float	Predecessors	Successors	2020												2021												2022												2023												2024												2025											
										J				J				J				J				J				J				J				J				J				J				J				J																											
S5T1190	Notice to Commence Plant Commissioning	7	26-Mar-25	01-Apr-25	16-May-24	23-May-24	-314	S5T1180	S5T1200																																																																								
S5T1200	Plant Commissioning Tests	45	02-Apr-25	16-May-25	23-May-24	07-Jul-24	-314	S5T1190, S5S1020, S5TXRC1050, S5WS2C1180, S5S1150, S3T1320	SC51110																																																																								
<b>Statutory Submission / Inspection</b>		<b>1331</b>	<b>03-Oct-20 A</b>	<b>28-Dec-24</b>	<b>13-Nov-22</b>	<b>02-Aug-24</b>	<b>-149</b>																																																																										
<b>HKT Submission</b>		<b>180</b>	<b>02-Mar-24</b>	<b>28-Aug-24</b>	<b>09-Jan-24</b>	<b>07-Jul-24</b>	<b>-53</b>																																																																										
S5S0990	Application of Telemetry Lines for Workshop No. 2.	180	02-Mar-24	28-Aug-24	09-Jan-24	07-Jul-24	-53	S5WS2C1180	SC51110																																																																								
<b>CLP Submission</b>		<b>275</b>	<b>30-May-21 A</b>	<b>25-Aug-23</b>	<b>09-Jan-23</b>	<b>14-Feb-23</b>	<b>-193</b>																																																																										
S5S1000	Submission & Approval of Electrical Schematic Wiring Diagram to CLP	275	30-May-21 A	25-Aug-23	09-Jan-23	14-Feb-23	-193		S5WS2C1040																																																																								
<b>EPD Submission / Inspection</b>		<b>781</b>	<b>28-Aug-21 A</b>	<b>26-Sep-23</b>	<b>13-Nov-22</b>	<b>20-Jan-23</b>	<b>-250</b>																																																																										
S5S1010	EPD Submission & Approval for Air Pollution Control- Genset	180	01-Mar-23 A	26-Sep-23	13-Nov-22	20-Jan-23	-250	S2D1860	S5SDBC1770																																																																								
S5S1020	EPD Submission & Approval for Air Pollution Control- CHP & Burner	180	28-Aug-21 A	29-Sep-22 A	18-Jan-23	18-Jan-23		S2D1610	S5T1200, S5THPC1020, S5CHPC1020																																																																								
<b>EMSD Submission / Inspection</b>		<b>1331</b>	<b>03-Oct-20 A</b>	<b>28-Dec-24</b>	<b>11-Dec-22</b>	<b>02-Aug-24</b>	<b>-149</b>																																																																										
S5S1030	BEEO Stage one: Submit EE1 & EE-SU to EMSD	60	03-Oct-20 A	02-Dec-20 A	11-Dec-22	11-Dec-22		S2D1890	S5WS2C1000																																																																								
S5S1040	BEEO Stage two: Submit EE2 & EE-SU to EMSD	60	30-Oct-24	28-Dec-24	03-Jun-24	02-Aug-24	-149	S5S1250	SC51120																																																																								
S5S1050	Application & Approval of the Zone Classification of Hazardous Area - including Fire Risk Assessment Report	180	15-Nov-21 A	30-Aug-22 A	17-Jan-23	17-Jan-23		S2D1070	S5S1070, S5S1060																																																																								
S5S1060	Application for Construction Approval of Notifiable Gas Installation (Form 104)	180	15-Nov-21 A	30-Aug-22 A	17-Jan-23	17-Jan-23		S2D1070, S5S1050	S5S1070, S5BIOC1020																																																																								
S5S1070	Application for Approval of Use of Notifiable Gas Installation (Form 105)	28	10-Jul-24	06-Aug-24	04-Sep-23	02-Oct-23	-310	S5S1060, S5T1070, S5S1050	S5S1080																																																																								
S5S1080	EMSD Inspection - Gas Holding Tanks	14	07-Aug-24	20-Aug-24	02-Oct-23	16-Oct-23	-310	S5S1070	S5T1120																																																																								
S5S1090	Form 5 Submission to EMSD - Lift Installation	0	07-Jun-24		01-May-24		-37	S5WS2T1020, S5SDBT1070	S5S1100																																																																								
S5S1100	EMSD Inspection - Lift Installation	7	07-Jul-24	13-Jul-24	31-May-24	07-Jun-24	-37	S5S1090	S5S1110																																																																								
S5S1110	Issuance of Form 6 - Lift Installation	0		12-Aug-24		07-Jul-24	-37	S5S1100	SC51110																																																																								
<b>WSD Submission / Inspection</b>		<b>1157</b>	<b>01-Jul-21 A</b>	<b>30-Aug-24</b>	<b>06-Oct-23</b>	<b>07-Jul-24</b>	<b>-55</b>																																																																										
S5S1120	Submit WWO46 Part I / II to WSD (FS/PD)	30	01-Jul-21 A	30-Jul-21 A	06-Oct-23	06-Oct-23		S2D1910, S2D1860, S2D1870, S2D1880, S2D1890, S2D1900	S5S1130, S5WS2C1140, S5SHPC1020, S5DIGC1300, S5WS2C1170																																																																								
S5S1130	Submit WWO46 Part IV to WSD (FS)	0	01-Feb-24		08-Dec-23		-55	S5S1120, S5WS2C1140, S5SHPC1020, S5SDBC1800, S5SDBC1690, S5SDBC1600	S5S1140, S5S1150																																																																								
S5S1140	WSD Inspection (FS)	28	15-Feb-24	13-Mar-24	22-Dec-23	19-Jan-24	-55	S5S1130	S5S1250, S5S1150																																																																								
S5S1150	Issuance of FS Water Certificate	0		10-Apr-24		16-Feb-24	-55	S5S1130, S5S1140	S5T1200, S5S1220																																																																								
S5S1160	Submit WWO46 Part IV to WSD (PD)	0	29-May-24		04-Apr-24		-55	S5SPSC1020, S5CHPC1240, S5CHPC1110, S5DIGC1300, S5WS2C1170, S5SDBT1190	S5S1170																																																																								
S5S1170	WSD Inspection	7	12-Jun-24	18-Jun-24	18-Apr-24	25-Apr-24	-55	S5S1160	S5S1180																																																																								
S5S1180	Issuance of Form WWO46 Part Va	0		02-Jul-24		09-May-24	-55	S5S1170	S5S1200, S5S1190																																																																								
S5S1190	System Flushing / Sampling	45	03-Jul-24	16-Aug-24	09-May-24	23-Jun-24	-55	S5S1180	S5S1200																																																																								
S5S1200	Issuance of Form WWO46 Part Vb	0		16-Aug-24		23-Jun-24	-55	S5S1180, S5S1190	S5S1210																																																																								



File Name: DE/2018/03 RP R36  
Layout: DE1803 RP (July 2023) - WBS  
Page 55 of 56

- Remaining Work
- Critical Activity
- ◆ Milestone
- Actual Progress

**Contract No. DE/2018/03**  
**Shek Wu Hui Effluent Polishing Plant - Main Works Stage 1**  
**Sidestream Treatment Facilities and E&M Works for Sludge Treatment Facilities**  
**Revised Programme - as at 20 July 2023**

Date	Revision	Checked	Approved
31-Mar-23	Rev.32	IM/LT	KM
30-Apr-23	Rev.33	IM/LT	KM
31-May-23	Rev.34	IM/LT	KM
30-Jun-23	Rev.35	IM/LT	KM
31-Jul-23	Rev.36	IM/LT	KM

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Total Float	Predecessors	Successors	2020												2021												2022												2023												2024												2025																																																																																			
S5S1210	Issuance of Water Certificate	0		30-Aug-24		07-Jul-24	-55	S5S1200	SC51110																																																																																																																																																
<b>FSD Submission / Inspection</b>		487	29-Apr-22 A	29-Oct-24	19-Jan-23	03-Jun-24	-149																																																																																																																																																		
S5S1220	Prepare & Submit FSI/314 & FSI/501	14	14-Jul-24	27-Jul-24	16-Feb-24	01-Mar-24	-149	S5WS2C1150, S5S1310, S5S1150, S5EXAC1100, S5EXAC1110, S5CHPC1080, S5CHPC1090, S5CHPC1210, S5CHPC1220, S5DIGC1280, S5DIGC1290, S5SHPT1010, S5SDBT1020, S5SDBT1150, S5SDBT1180, S5SDBT1130, S5MISC1010	S5S1230																																																																																																																																																
S5S1230	FSD Review & Approval of FSI/314 & FSI/501	21	28-Jul-24	17-Aug-24	01-Mar-24	22-Mar-24	-149	S5S1220	S5S1240																																																																																																																																																
S5S1240	F.S. Inspection, Defects Rectification & Re-inspection	45	18-Aug-24	01-Oct-24	22-Mar-24	06-May-24	-149	S5S1230	S5S1250																																																																																																																																																
S5S1250	Issuance of Acceptance Letter	28	02-Oct-24	29-Oct-24	06-May-24	03-Jun-24	-149	S5S1240, S5S1140	SC51110, S5S1040																																																																																																																																																
S5S1260	Submission & Approval of DG Application to FSD	180	29-Apr-22 A	21-Jul-23	19-Jan-23	20-Jan-23	-183		S5S1270, S5SDBC1770																																																																																																																																																
S5S1270	Application of D.G. Licence	0	16-Feb-24		05-May-23		-287	S5SDBT1140, S5S1260	S5S1280																																																																																																																																																
S5S1280	Apply for D.G. Inspection	45	16-Feb-24	31-Mar-24	05-May-23	19-Jun-23	-287	S5CHPC1150, S5FCDC1020, S5S1270	S5S1310, S5S1290																																																																																																																																																
S5S1290	D.G. Inspection, Defects Rectification & Re-inspection (Ventilation Division)	45	01-Apr-24	15-May-24	19-Jun-23	03-Aug-23	-287	S5S1280	S5S1310, S5S1300																																																																																																																																																
S5S1300	D.G. Inspection, Defects Rectification & Re-inspection (DG Division)	45	16-May-24	29-Jun-24	03-Aug-23	17-Sep-23	-287	S5S1290	S5S1310																																																																																																																																																
S5S1310	Issue D.G. Licence	14	30-Jun-24	13-Jul-24	17-Sep-23	01-Oct-23	-287	S5S1290, S5S1300, S5S1280	S5S1220, S5T1100																																																																																																																																																



- Remaining Work
- Critical Activity
- Milestone
- Actual Progress

**Contract No. DE/2018/03**  
**Shek Wu Hui Effluent Polishing Plant - Main Works Stage 1**  
**Sidestream Treatment Facilities and E&M Works for Sludge Treatment Facilities**  
**Revised Programme - as at 20 July 2023**

Date	Revision	Checked	Approved
31-Mar-23	Rev.32	IM/LT	KM
30-Apr-23	Rev.33	IM/LT	KM
31-May-23	Rev.34	IM/LT	KM
30-Jun-23	Rev.35	IM/LT	KM
31-Jul-23	Rev.36	IM/LT	KM



Item	Major Activities & Submission in coming 3 months	Time					Progress (E&M contract)				Action	Remarks / Status
		Contract Planned Commencement Date	Anticipated / Actual Commencement Date	Contract Planned Finish Date	Anticipated / Actual Finish Date	% of time elapsed based on "updated date")	Unit	Total Quantity	Completed Quantity	Actual Progress %		
<b>Drawing Submission for Key Dates</b>												
KD1A: Submission of civil and dimensional requirement drawing, electrical schematic drawings, etc. from formation level up to +8mPD in accordance with the contract requirement of Contract No. DC/2018/07 to carry out civil works construction	KD1A: Submission of Civil Requirement Drawing (Final)	28/8/2020	18/9/2020	5/11/2020	5/11/2020	Task Completed	no.	26	26	100%		
	KD1A: Submission of Electrical Schematic Drawing (Final)	15/7/2020	15/7/2020	5/11/2020	5/11/2020	Task Completed	no.	11	11	100%		
	KD1A: 6 November 2020											
KD1B: Submission of remaining civil and dimensional requirement drawings, electrical schematic drawing, etc. in accordance with the contract requirement of Contract No. DC/2018/07 to carry out civil works construction	KD1B: Submission of Civil Requirement Drawing (First Draft)	30/9/2020	28/9/2020	30/12/2020	31/3/2021	Task Completed	no.	47	47	100%		
	KD1B: Submission of Civil Requirement Drawing (Final)	6/11/2020	5/11/2020	4/6/2021	4/6/2021	Task Completed	no.	47	47	100%		All the CWR Drawings were submitted.
	KD1B: 4 June 2021											
KD3A: 04SC010 - Dismantle & Removal of Emergency Generators in existing Power House	Submission of subletting package for acceptance (C9)	1/3/2020	24/2/2020	14/3/2020	22/4/2020	Task Completed				100%	-	Bestwise resubmitted on 22 April 2020
	Acceptance of subletting package (C9)	14/3/2020	6/5/2020	1/4/2020	5/5/2020	Task Completed				100%	-	AECOM accepted subletting package on 5 May 2020
	Tender invitation (C9)	1/4/2020	15/5/2020	15/4/2020	22/5/2020	Task Completed				100%	-	Invitation to tender was commenced on 12 May 2020 and tender returned on 22 May 2020
	Tender award (C9)	15/4/2020	22/5/2020	29/4/2020	26/5/2020	Task Completed				100%	-	Bestwise submitted tender report on 26 May 2020
	Acceptance of tender award (C9)	-	-	-	6/6/2020	Task Completed				100%	-	AECOM accepted tender report on 2 June 2020, Letter of Acceptance was issued on 6 June
	Dismantle of existing BS equipment	-	15/6/2020	-	25/7/2020	Task Completed				100%		
	Removal of emergency generators	1/6/2020	15/6/2020	30/6/2020	25/7/2020	Task Completed				100%		
KD3A: 04SC010 - Dismantle & Removal of Emergency Generators in existing Power House	KD3A: Testing and Commissioning	1/7/2020	3/7/2020	29/7/2020	29/7/2020	Task Completed				100%		First test was conducted on 3 July 2020. Remaining test would be subjected to completion of civil works. KD3A - 29 July 2020. Joint Site Inspection was conducted on 24 July 2020 and Notice of completion of work was submitted on 28 July 2020
	KD3A: 29 July 2020											
KD3B: 6B.2.15 Operation Restoration of Existing Primary Sedimentation Tank (PST) No. 4 and 6	Submission of onsite survey plan on E&M aspects for	1/3/2020	25/3/2020	30/3/2020	27/4/2020	Task Completed				100%	-	Bestwise resubmitted onsite survey plan on 27 April 2020
	Acceptance of submission of onsite survey plan	1/3/2020	25/3/2020	30/3/2020	22/5/2020	Task Completed				100%	-	AECOM accepted the onsite survey plan on 22 May 2020. Onsite coordination with ST1
	KD3B: Submission of onsite survey report	11/7/2020	20/7/2020	16/7/2020	30/7/2021	Task Completed				100%	Bestwise	- Onsite survey conducted from 20 July 2020 to 22 July 2020. Bestwise submitted survey report on 5 August 2020. AECOM commented on 19 Aug 2020. Bestwise to resubmit upon conducting the remaining onsite survey. (Done) - Bestwise revised survey plan for remaining onsite checking of PST No. 6 on 1 Sep 2020. After discussion with plant operator, the remaining survey would be conducted after the dismantling work of PSTs. Formal survey record for PST No.4 was submitted on 24 May 2021. - Remaining survey (level of bridge & scraper) for PST 6 completed. - Formal survey report shall be submitted on 30 Jul 2021.
	KD3B: Acceptance of onsite survey report	17/7/2020	6/8/2020	23/7/2020	6/8/2021	Task Completed				-		Acceptance for the center point, vertical and horizontal alignment of ductfoot installation of PST No.4 shall subject to joint site meeting conducted on 2 June 2021. Refer to E-RISC no. 000014A & 000016 result for details.
	KD3B: Preparation of procurement package (C11)	2/12/2019	1/8/2020	13/4/2020	7/8/2020	Task Completed				100%		
	KD3B: Tender invitation - Clarifier (C11)	2/12/2019	14/8/2020	13/4/2020	26/8/2020	Task Completed				100%		
	KD3B: Tender Award - Clarifier (C11)	2/12/2019	26/8/2020	13/4/2020	25/9/2020	Task Completed				100%		
	KD3B: Acceptance of tender award (C11)	2/12/2019	11/9/2020	13/4/2020	18/9/2020	Task Completed				-		
	KD3B: Tender invitation - DI Pipe (C11)	2/12/2019	13/1/2021	13/4/2020	19/1/2021	Task Completed				100%		
	KD3B: Tender Award - DI Pipe (C11)	2/12/2019	21/1/2021	13/4/2020	23/1/2021	Task Completed				100%		
	KD3B: Tender invitation - LCP (C11)	2/12/2019	3/2/2021	13/4/2020	5/2/2021	Task Completed				100%		
	KD3B: Tender Award - LCP (C11)	2/12/2019	6/2/2021	13/4/2020	8/2/2021	Task Completed				100%		
	KD3B: Preparation of subletting package for dismantling work (C9)	2/12/2019	21/9/2020	13/4/2020	21/10/2020	Task Completed				100%		
	KD3B: Tender invitation for dismantling work (C9)	2/12/2019	12/11/2020	13/4/2020	19/11/2020	Task Completed				100%		
	KD3B: Tender Award for dismantling work (C9)	2/12/2019	20/11/2020	13/4/2020	22/11/2020	Task Completed				100%		
KD3B: Acceptance of tender award for dismantling work (C9)	2/12/2019	23/11/2020	13/4/2020	1/12/2020	Task Completed				100%			

Item	Major Activities & Submission in coming 3 months	Time					Progress (E&M contract)				Action	Remarks / Status
		Contract Planned Commencement Date	Anticipated / Actual Commencement Date	Contract Planned Finish Date	Anticipated / Actual Finish Date	% of time elapsed based on "updated date")	Unit	Total Quantity	Completed Quantity	Actual Progress %		
	KD3B: Preparation and Acceptance of subletting package for installation work (C9)	2/12/2019	15/12/2020	13/4/2020	1/3/2021	Task Completed				100%		
	KD3B: Tender invitation for installation work (C9)	2/12/2019	3/3/2021	13/4/2020	10/3/2021	Task Completed				100%		
	KD3B: Tender Award for installation work (C9)	2/12/2019	12/3/2021	13/4/2020	15/3/2021	Task Completed				100%		
	KD3B: Acceptance of tender award for installation work (C9)	2/12/2019	15/3/2021	13/4/2020	19/3/2021	Task Completed				100%		
	Submission and Acceptance of Drawing Submission	14/4/2020	5/8/2020	10/9/2020	11/1/2021	Task Completed				100%		
	Submission and Acceptance of P&M Submission	14/4/2020	5/8/2020	10/9/2020	30/6/2021	Task Completed						Formal resubmission of P&M for Rotating Bridge Scraper P&M-0024 (Rev.1) was submitted to AECOM on 24 June 2021 and is accepted by AECOM. P&M submission for Local Control Panel Rev.3 was submitted on 20 Mar 2021 and AECOM accepted on 26 Mar 2021.
	Submission and Acceptance of FAT Plan	1/12/2020	27/1/2021	15/12/2020	16/2/2021	Task Completed				100%		
	Submission and Acceptance of SAT Plan	1/3/2021	1/3/2021	1/4/2021	5/5/2021	Task Completed				100%		Bestwise submitted on 13 Apr 2021. AECOM accepted with comments on 5 May 2021.
	Submission and Acceptance of Design Submission (Support to DN700 Feed Pipe)	N/A	22/2/2021	N/A	13/5/2021	Task Completed						Advanced Calculation was provided on 17 Mar 2021 and revised on 18 Mar 2021. Bestwise proposed to use the existing support. Calculation was provided on 1 Apr 2021 via email. Dimension of support column was checked again on 14 Apr 2021. Proposal submitted on 30 Apr 2021. AECOM accepted with comments on 13 May 2021.
	Submission and Acceptance of Design Submission (Stainless steel support to FRP Cover of Effluent)	N/A	24/2/2021	N/A	19/4/2021	Task Completed				100%		Advanced Calculation was provided on 17 Mar 2021 and revised on 18 Mar 2021. Bestwise formal submitted on 26 Mar 2021. AECOM accepted with comment on 19 Apr 2021.
	KD3B: Dismantle and Removal of E&M Equipment at PST No. 6	9/2/2021	21/12/2020	19/2/2021	15/1/2021	Task Completed				100%		
	Flow Diversion and drain out PST No.4	N/A	25/1/2021	N/A	26/3/2021	Task Completed				100%		
	KD3B: Dismantle and Removal of E&M Equipment at PST No. 4	9/2/2021	5/3/2021	19/2/2021	1/4/2021	Task Completed				100%		
	KD3B: Material Manufacturing (Clarifier)	12/9/2020	16/12/2020	12/12/2020	20/2/2021	Task Completed				100%		The clarifier would be manufactured in 2 batches (rotating bridge related and FRP launder cover). Manufacturing instruction was issued on 16 Dec 2020. Jash suggested 1st batch of material (clarifier) would be ready for shipping on 20 Feb 2021 and 2nd batch of material (FRP Launder Cover) would be ready for shipping on 13 Mar 2021. (To be confirmed by Jash by providing shipment booking, but supplier cannot provide updated information at this moment due to second surge of COVID-19 in India)
	KD3B: FAT of the Clarifier	N/A	24/2/2021	N/A	1/3/2021	Task Completed				100%		FAT Report submitted on 24 Feb 2021 and AECOM accepted subject to comment on 1 Mar 2021
	KD3B: Material Delivery (Clarifier)	13/12/2020	27/2/2021	18/1/2021	6/4/2021	Task Completed				100%		
	KD3B: Material Deliver to Site (Clarifier)	N/A	6/4/2021	N/A	8/4/2021	Task Completed				100%		
	KD3B: Material Manufacturing (DI pipes and fittings)	11/9/2020	26/1/2021	18/1/2021	15/3/2021	Task Completed				100%		Extracted from C9 package to C11 package to suit the installation programme
	KD3B: Material Delivery (DI pipes and fittings)	11/9/2020	16/3/2021	18/1/2021	24/3/2021	Task Completed				100%		
	KD3B: Material Delivery (FRP Cover)	N/A	26/3/2021	N/A	21/6/2021	Task Completed				100%		All the FRP covers were delivered to site.
	KD3B: Material Manufacturing (LCP)	11/9/2020	4/3/2021	18/1/2021	16/4/2021	Task Completed				100%		
	KD3B: Material Delivery (LCP)	11/9/2020	17/4/2021	18/1/2021	30/4/2021	Task Completed				100%		
	KD3B: Retrofitting Concrete Structure of PST No. 4	N/A	2/4/2021	N/A	22/4/2021	Task Completed				100%		
	KD3B: Installation of E&M Equipment at PST No. 4	27/2/2021	5/4/2021	10/5/2021	17/5/2021	Task Completed						
	KD3B: Testing and Commissioning for PST No. 4	11/5/2021	19/4/2021	9/6/2021	26/7/2021	Task Completed						Wet test for PST 4 completed on 26 July 2021.
	Flow Diversion from PST No.6 to Temporary Filtrate Equalization Tank	N/A	19/5/2021	N/A	20/5/2021	Task Completed				100%		Filtrate feeding to TFES was resumed on 19/5/2021 with fine-tuned control.
	Removal of Accumulated Sludge Inside PST No. 6	N/A	19/5/2021	N/A	30/5/2021	Task Completed				100%		NCE-0229, this includes removal of floating scum/ sludge and clearance of blockage of drain pipe
	KD3B: Retrofitting Concrete Structure of PST No. 6	N/A	28/5/2021	N/A	24/6/2021	Task Completed				100%		
	KD3B: Mechanical Installation of E&M Equipment at PST No. 6	27/2/2021	31/5/2021	10/5/2021	21/7/2021	Task Completed				100%		This includes PST Influent feed pipe, center bearing & slip ring assembly, motor & gearbox assembly, rotating bridge sludge & scum scraper assembly, circular baffle diffuser box, v-notched weir plate, scum baffle plate, scum collection box and FRP cover.
	KD3B: Electrical Installation of E&M Equipment at PST No. 6	27/2/2021	9/6/2021	10/5/2021	21/7/2021	Task Completed				100%		This includes installation of LCP, cable laying & terminations.

Item	Major Activities & Submission in coming 3 months	Time					Progress (E&M contract)				Action	Remarks / Status
		Contract Planned Commencement Date	Anticipated / Actual Commencement Date	Contract Planned Finish Date	Anticipated / Actual Finish Date	% of time elapsed based on "updated date")	Unit	Total Quantity	Completed Quantity	Actual Progress %		
	KD3B: Testing and Commissioning for PST No. 6	11/5/2021	22/6/2021	9/6/2021	20/8/2021	Task Completed				100%		Wet test (1st) completed on 20 Aug 2021 and wet test (2nd) completed on 3 Sep 2021.
KD3B: 6B.2.15 Operation Restoration of Existing Primary Sedimentation Tank (PST) No. 4 and 6	KD3B: System Commissioning for PST No. 4 & 6	N/A	22/6/2021	N/A	3/9/2021	Task Completed				100%		Wet test (2nd) for PST#6 completed on 3 Sep 2021 and pre-handover inspection arranged on 30 Aug 2021. Defect list (final) received on 17 Sep 2021 and defect rectification was completed. Site training/ demonstration shall be conducted by end Feb and PMI modification work shall be completed by end March.
	KD3B: 9 June 2021											
<b>Section 1 of Works (outstanding works list)</b>												
6B.2.12 Provision of New Replacement Filter Plates	Submission of onsite survey plan for acceptance	1/3/2020	25/3/2020	30/3/2020	21/4/2020	Task Completed				100%	-	Bestwise resubmitted onsite survey plan on 21 April 2020
	Acceptance of submission of onsite survey plan	1/3/2020	25/3/2020	30/3/2020	12/5/2020	Task Completed				100%	-	Survey plan acceptance received on 12 May 2020. Onsite discussion with ST1 was
	Submission of onsite survey report	21/5/2020	21/5/2020	29/5/2020	29/5/2020	Task Completed				100%		
	Acceptance of onsite survey report	30/5/2020	30/5/2020	15/6/2020	15/6/2020	Task Completed				-		
	Preparation of procurement package (C11)	22/6/2020	22/6/2020	6/7/2020	14/7/2020	Task Completed				100%		
	Tender invitation (C11)	15/7/2020	15/7/2020	22/7/2020	24/7/2020	Task Completed				100%		
	Tender Award (C11)	23/7/2020	25/7/2020	29/7/2020	31/7/2020	Task Completed				100%		Revised survey report (second draft) was sent to AECOM on 21 Oct 2020. Technical
	Material Submission	21/8/2020	21/8/2020	28/8/2020	7/12/2020	Task Completed				100%		Material submission (Rev.1) resubmitted on 7 Dec 2020. AECOM accepted subject to comments on 24 Dec 2020. Material submission (Rev. 2) resubmitted on 12 Jan 2021. AECOM accepted subject to comment on 22 Jan 2021.
6B.2.12 Provision of New Replacement Filter Plates for Existing Membrane Filter Presses at Existing Sludge Press House	Material Delivery	1/12/2020	1/12/2020	8/8/2021	8/8/2021	Task Completed				-		"Filter Press Plates and Cloths" were handed over to DSD.
6B.2.12 Provision of Membrane Filter Press System at Existing Sludge Press House	Submission of onsite survey plan for acceptance	1/3/2020	25/3/2020	30/3/2020	Task to be deleted	Task to be deleted				-	-	PPMI No.5 was issued by PM on 24 April 2020. Bestwise is requested to submit quotation on delete the provision of one (1) no. of membrane filter press system in pursuant to Particular Specification Clause 6B.2.12.
6B.2.16 Temporary Filtrate Equalisation System (Sub-programme was provided by Bestwise)	Submission of onsite survey plan on E&M aspects for acceptance	1/3/2020	1/4/2020	30/3/2020	7/5/2020	Task Completed				100%	-	Bestwise resubmitted onsite survey plan on 7 May 2020
	Acceptance of submission of onsite survey plan	1/3/2020	1/4/2020	30/3/2020	23/5/2020	Task Completed				100%	-	AECOM accepted the onsite survey plan on 23 May 2020
6B.2.16 Temporary Filtrate Equalisation System (Sub-programme was provided by Bestwise)	Submission and Acceptance of ELS Design for Lifting Well	15/06/2020 -> 17/08/2020*	2/9/2020	30/07/2020 -> 30/11/2020*	9/2/2021	Task Completed				100%	Bestwise	- * = PMI014 - Revised Location for Construction of Temporary Filtrate Equalization System received on 17 Aug 2020. - Re-design work was proceeded and the planned start date was revised to 17 Aug 2020. Bestwise submitted Rev.0 on 21 Oct 2020 and resubmitted Rev.2 on 23 Jan 2021. - AECOM provide consent for the ELS temporary works on 9 Feb 2021. AECOM accepted on 9 Feb 2021.
	Submission and Acceptance of Design for Filtrate Lifting Well Construction	15/06/2020 -> 17/08/2020*	2/9/2020	30/07/2020 -> 30/11/2020*	15/1/2021	Task Completed				100%		* = PMI014 - Revised Location for Construction of Temporary Filtrate Equalization System received on 17 Aug 2020. - Re-design work was proceeded and the planned start date was revised to 17 Aug 2020. AECOM commented on 21 Dec 2020. Bestwise submitted Rev.0 on 2 Nov 2020 and Rev.1 on 8 Jan 2021.
	Submission and Acceptance of Design of FRP Filtrate Equalization Tank	15/06/2020 -> 07/09/2020**	2/9/2020	30/07/2020 -> 22/10/2020*	15/1/2021	Task Completed				100%		** = Change of material of temporary filtrate equalization tank from concrete to FRP on 07 Sep 2020. - Re-design work was proceeded and the planned start date was revised to 17 Aug 2020. - Bestwise submitted Rev.0 on 08 Jan 2020.
	Submission and Acceptance of Design of footing for FRP Filtrate Equalization Tank	15/06/2020 -> 07/09/2020**	2/9/2020	30/07/2020 -> 22/10/2020*	19/2/2021	Task Completed				100%		** = Change of material of temporary filtrate equalization tank from concrete to FRP on 07 Sep 2020. - Re-design work was proceeded and the planned start date was revised to 17 Aug 2020. - Design of Footing was submitted on 8 Feb 2021.
	Submission and Acceptance of Design of Formwork & Flasework Design for Construction of Lifting Well	15/06/2020 -> 17/08/2020*	2/9/2020	30/07/2020 -> 30/11/2020*	15/1/2021	Task Completed				100%		- * = PMI014 - Revised Location for Construction of Temporary Filtrate Equalization System received on 17 Aug 2020. - Bestwise submitted Rev.0 on 12 Jan 2020.

Item	Major Activities & Submission in coming 3 months	Time					Progress (E&M contract)				Action	Remarks / Status
		Contract Planned Commencement Date	Anticipated / Actual Commencement Date	Contract Planned Finish Date	Anticipated / Actual Finish Date	% of time elapsed based on "updated date")	Unit	Total Quantity	Completed Quantity	Actual Progress %		
	Submission and Acceptance of Contractor's Design for Temporary Filtrate Equalisation System (E&M Works) (CDS010-2)	01/06/2020 -> 7/9/2020**	5/7/2020	30/07/2020 -> 30/11/2020*	30/7/2021	Task Completed				-	Bestwise	** = Change of material of temporary filtrate equalization tank from concrete to FRP on 07 Sep 2020. - Bestwise submitted (CDS 0010 Rev.0) on 6 August 2020, AECOM commented on 27 Aug 2020. Bestwise to resubmit (Separate submissions P&M0049, DWG0038, CDS0026, P&M0008, P&M0004, CDS0037, CDS0027, DWG0040 were submitted) - Control philosophy (CDS0027 Rev.0) was submitted on 22 Dec 2020. AECOM commented on 13 Jan 2021, Bestwise resubmitted on 27 May 2021 formally, AECOM accepted with comments on 4 Jun 2021.
	Drawing Submission	01/06/2020 -> 17/08/2020*	29/9/2020	30/07/2020 -> 30/11/2020*	5/3/2021	Task Completed				100%	Bestwise	- * = PMI014 - Revised Location for Construction of Temporary Filtrate Equalization System received on 17 Aug 2020. - Bestwise submitted (rev.0) on 29 Oct 2020 and resubmitted (rev.2) on 25 Jan 2021, AECOM accepted on 5 Feb 2021.
	Material Submission	01/06/2020 -> 17/08/2020*	29/11/2020	30/07/2020 -> 30/11/2020*	25/2/2021	Task Completed				100%	Bestwise	** = Change of material of temporary filtrate equalization tank from concrete to FRP on 07 Sep 2020. - P&M submission of temporary filtrate equalization tank (P&M 0030 Rev.1) on 29 Jan 2021. AECOM accepted subject to comments on 25 Feb 2021.
Subletting Package for Temporary Filtrate Equalization System	Tender invitation (C11) (EQT-002 & EQT-004)	17/4/2020	17/4/2020	7/5/2020	7/5/2020	Task Completed				100%		
	Tender award (C11) (EQT-002 & EQT-004)	14/4/2020	24/4/2020	13/5/2020	13/5/2020	Task Completed				100%	Bestwise	Bestwise submitted tender report on 29 April 2020 for filtrate pumps, AECOM commented on 29 May 2020, Bestwise to resubmit. Bestwise submitted tender report of instrument on 13 May 2020, AECOM noted on 26 May
	Acceptance of tender award (C11) (EQT-002 & EQT-004)	25/4/2020	25/4/2020	21/5/2020	21/5/2020	Task Completed				100%	Bestwise	
	Material Submission	20/07/2020 ->	16/10/2020	20/08/2020 ->	5/2/2021	Task Completed				-	Bestwise	** = Change of material of temporary filtrate equalization tank from concrete to FRP on 18
	Submission of subletting package for acceptance (C9)	1/3/2020	13/7/2020	14/3/2020	13/7/2020	Task Completed				100%		
	Acceptance of subletting package (C9)	15/3/2020	14/7/2020	28/3/2020	14/7/2020	Task Completed				100%		
	Tender invitation (C9)	29/3/2020	15/7/2020	11/4/2020	22/7/2020	Task Completed				100%		
	Tender award (C9)	12/4/2020	23/7/2020	25/4/2020	13/8/2020	Task Completed				100%		
	Acceptance of tender award for civil construction work (C9)	26/04/2020	14/8/2020	5/5/2020	2/9/2020	Task Completed				100%		
	Preparation of subletting package for mech work (C9)	01/08/2020 -> 01/12/2020*	25/1/2021	08/08/20 -> 08/12/2020*	1/3/2021	Task Completed				100%		* = PMI014 - Revised Location for Construction of Temporary Filtrate Equalization System received on 17 Aug 2020. Subletting package would be submitted on 25 Feb 2021 and AECOM accepted on 1 Mar
	Tender invitation for mech work (C9)	08/08/20 ->	2/3/2021	15/08/2020 ->	9/3/2021	Task Completed				100%		Tender invitation was conducted on 2 Mar 2021 and returned on 9 Mar 2021
	Tender Award for mech work (C9)	15/08/2020 ->	10/3/2021	22/08/2020 ->	15/3/2021	Task Completed				100%		Tender report was submitted on 15 Mar 2021
	Acceptance of tender award for mech work (C9)	22/08/2020 ->	15/3/2021	29/08/2020 ->	19/3/2021	Task Completed				100%		Tender award on 19 Mar 2021.
	Preparation of subletting package for elect work (C9)	01/08/2020 -> 01/12/2020*	2/2/2021	08/08/20 -> 08/12/2020*	1/3/2021	Task Completed				100%		* = PMI014 - Revised Location for Construction of Temporary Filtrate Equalization System received on 17 Aug 2020. Subletting package resubmitted on 26 Feb 2021 and AECOM accepted on 1 Mar 2021..
Tender invitation for elect work (C9)	01/08/2020 ->	2/3/2021	15/08/2020 ->	9/3/2021	Task Completed				100%		Tender invitation was conducted on 2 Mar 2021 and returned on 9 Mar 2021	
Tender Award for elect work (C9)	08/08/20 ->	10/3/2021	22/08/2020 ->	15/3/2021	Task Completed				100%		Tender report was submitted on 15 Mar 2021	
Acceptance of tender award for elect work (C9)	15/08/2020 -> 15/12/2020*	15/3/2021	29/08/2020 -> 29/12/2020*	19/3/2021	Task Completed				100%		Tender award on 19 Mar 2021.	
Construction of Temporary Filtrate Equalisation System	Construction of minor civil works under PMI 014	22/08/2020 -> 22/12/2020*	5/10/2020	15/10/2020	31/3/2021	Task Completed				100%	Bestwise	Utilities survey report of lifting well and EQ tank were submitted on 23 Sept 2020 and 29 Sept 2020. AECOM commented lifting well on 29 Sept 2020.
	RC Structure Works of lifting well	7/11/2020	12/1/2021	30/12/2020	25/2/2021	Task Completed				100%		
	Construction of concrete plinth for filtrate EQ tank	23/1/2021	8/2/2021	1/2/2021	26/2/2021	Task Completed				100%		
	Offsite fabrication and delivery of filtrate EQ tank	31/10/2020	16/1/2021	2/2/2021	4/3/2021	Task Completed				100%		First batch of filtrate EQ tank panel was delivered on 4 Mar 2021.
	Onsite assembly of filtrate EQ tank	2/2/2021	1/3/2021	12/3/2021	16/4/2021	Task Completed				100%		
6B.2.16 Temporary Filtrate Equalisation System	Mechanical Installation	17/3/2021	30/3/2021	12/4/2021	14/5/2021	Task Completed				-		
	Electrical Installation	13/3/2021	29/3/2021	15/4/2021	10/12/2021	Task Completed				-		PLC programme for water spray system (stage 1) is on-going, motorized gate valve for stage 2 under PMI is being fabricated and the delivery lead time is by end November.
	Testing and Commissioning	15/4/2021	22/4/2021	1/5/2021	30/11/2022	Completed				-		Defect rectification for BCM comments was partially completed and Site Acceptance Test (72 hours) was completed.
6B.1.17 Overall plant treatment process review by the Treatment Process Specialist	Submission of Treatment Process Specialist's review report	1/6/2020	1/6/2020	30/6/2020	2/7/2020	Task Completed				-	Bestwise	Preliminary Draft submitted, meeting completed on 15 May 2020 with SRE and TPS. Initial process design evaluation was submitted on 20 May 2020. Design calculation submitted on
	Acceptance of submission for further design	14/6/2020	3/7/2020	30/6/2020	17/7/2020	Task Completed				-		

Contract No. DE/2018/04  
 Shek Wu Hui Effluent Polishing Plant - Main Works Stage 1  
 - E&M Works for Sewage Treatment Facilities  
 3 Month Rolling Programme (From 01/05/2023 to 01/08/2023)

Updated on: **21-Aug-23**

Item	Major Activities & Submission in coming 3 months	Time					Progress (E&M contract)				Action	Remarks / Status
		Contract Planned Commencement Date	Anticipated / Actual Commencement Date	Contract Planned Finish Date	Anticipated / Actual Finish Date	% of time elapsed based on "updated date")	Unit	Total Quantity	Completed Quantity	Actual Progress %		
6B Overall plant process equipment sizing review	Submission of Contractor's Design Calculation for	1/6/2020	1/6/2020	30/6/2020	2/7/2020	Task Completed				-	Bestwise	Preliminary Draft submitted, meeting completed on 15 May 2020 with SRE and TPS. Initial
	Acceptance of submission for further detail design	14/6/2020	3/7/2020	30/6/2020	17/7/2020	Task Completed				-		
6B.2.1 Inlet Works	Submission of Contractor's Design for Inlet Works No. 1	6/9/2020	16/11/2020	14/5/2021	31/8/2023	99%				-	Bestwise	All finalized design calculations for Inlet Works no.1 shall be submitted by 20 Jan 2023.
	Submission of P&M Submission	6/9/2020	7/9/2020	14/5/2021	31/8/2023	99%						P&M0022 - Inlet Pumps (status: B) P&M0003 - Coarse Screens & Fine Screens (status: B) P&M0085 - Grit Traps (status: B) P&M0084 - Screw Compactor (status: B) P&M0042 - Screw Conveyors for Coarse Screens and Fine Screens (status: B) All P&M for Inlet Works no.1 shall be submitted by 20 Jan 2023.
	Submission of P&ID Drawing	6/9/2020	6/9/2020	14/5/2021	29/12/2020	Task Completed						PID (rev.B) submitted on 13 Nov 2020. AECOM accepted subject to comments on 29 Dec 2020.
	Submission of GA Drawing	6/9/2020	5/1/2021	14/5/2021	31/8/2023	99%						E&M GA submission DWG0082 resubmitted on 9 July 2021. AECOM commented on 19 Feb 2021. Bestwise reviewed GA in BIM with AECOM on 12 Jan 2022. Electrical GA DWG0095 resubmitted on 3 July 2021. AECOM commented on 21 Apr 2021. Bestwise reviewed GA in BIM with AECOM on 12 Jan 2022. All finalized drawings for Inlet Works no.1 shall be submitted by 30 June 2022 and BIM GA review meeting is scheduled on 5, 12, 19/5/2022.
	Submission of Electrical Drawing	6/9/2020	15/1/2021	14/5/2021	31/8/2023	99%						Electrical SLD submitted on 5 Feb 2021. AECOM commented on 20 Feb 2021. Bestwise to resubmit. All finalized drawings for Inlet Works no.1 shall be submitted by 20 Jan 2023.
	Acceptance of submission	15/5/2021	15/5/2021	29/5/2021	31/8/2023	99%				-		
	Submission of detailed design for electrical installation for Inlet Works No. 1 (CDS021)	6/9/2020	6/9/2020	14/5/2021	14/5/2021	Task Completed						
	Submission of detailed design for LV Switchboards for Inlet Works No. 1 (CDS025-1)	6/9/2020	6/9/2020	14/5/2021	14/5/2021	Task Completed						
	Submission of detailed design for electrical installation BS for Inlet Works No. 1 (CDS034-1)	6/9/2020	6/9/2020	14/5/2021	14/5/2021	Task Completed						
	Submission of civil work requirements for Inlet Works No. 1 up to +8.0 mPD (CDS080-1)	1/9/2020	1/9/2020	30/10/2020	30/10/2020	Task Completed						
	KD1A: Submission of civil requirement drawing for Inlet Works No. 1 up to +8.0 mPD (First Draft)	15/7/2020	15/7/2020	15/8/2020	17/9/2020	Task Completed	no.	3	3	100%		1st draft of drawing submitted on 17 September 2020
	KD1A: Submission of civil requirement drawing for Inlet Works No. 1 up to +8.0 mPD (Final)	28/8/2020	18/9/2020	5/11/2020	5/11/2020	Task Completed	no.	3	3	100%	Bestwise	Bestwise resubmitted (rev.A) on 27 Oct 2020.
	KD1A: Submission of electrical schematic drawings for Inlet Works No. 1 (First Draft)	15/7/2020	15/7/2020	15/8/2020	30/9/2020	Task Completed	no.	2	2	100%		1st draft of drawing submitted on 30 September 2020
	KD1A: Submission of electrical schematic drawings for Inlet Works No. 1 (Final)	7/9/2020	1/10/2020	5/11/2020	20/10/2020	Task Completed	no.	2	2	100%	Bestwise	Bestwise submitted on 20 Oct 2020
	KD1A: 6 November 2020											Notice of completion works was submitted on 17 Nov 2020
6B.2.2 Primary Sedimentation Tank No. 1-4	Submission of Contractor's Design for Primary Sedimentation Tanks No. 1-4	6/9/2020	28/12/2020	14/5/2021	31/8/2023	99%				-	Bestwise	PFD (rev.B) under DWG0004 submitted on 22 June 2021. Finalized design calculations for PST shall be submitted by 20 Jan 2023.
	Submission of P&M Submission	6/9/2020	26/11/2020	14/5/2021	31/8/2023	99%						P&M0058 - Lamella Plate Settler (status: B) P&M0097 - Scum Skimmer and Scum Collection Pipe (status: B) P&M0086 - Sludge Bottom Scraper (status: B) P&M0051 - Drain Pump (status: B) P&M0044 - Primary Sludge Pump (status: B) Finalized material submissions for PST shall be submitted by 20 Jan 2023.
	Submission of P&ID Drawing	6/9/2020	2/10/2020	14/5/2021	24/6/2021	Task Completed						PID under DWG0037 (rev.1) submitted on 24 June 2021 and is accepted by AECOM.

Item	Major Activities & Submission in coming 3 months	Time					Progress (E&M contract)				Action	Remarks / Status	
		Contract Planned Commencement Date	Anticipated / Actual Commencement Date	Contract Planned Finish Date	Anticipated / Actual Finish Date	% of time elapsed based on "updated date")	Unit	Total Quantity	Completed Quantity	Actual Progress %			
	Submission of GA Drawing	6/9/2020	3/2/2021	14/5/2021	31/8/2023	99%						Mechanical GA was submitted on 19 Jun 2021. Electrical GA under DWG0103 (rev.1) was submitted on 6 Jul 2021 and is accepted by AECOM. Finalized drawings for PST shall be submitted by 30 Aug 2022.	
	Submission of Electrical Drawing	6/9/2020	15/1/2021	14/5/2021	31/8/2023	99%						Electrical SLD submitted on 5 Feb 2021. AECOM commented on 20 Feb 2021. Bestwise to resubmit. Finalized drawings for PST shall be submitted by 20 Jan 2023.	
	Acceptance of submission	15/5/2021	2/4/2021	29/5/2021	31/8/2023	99%				-		Refer to outstanding list under "Certificate of completion no.1 - section 1 of the works".	
	Submission of detailed design for electrical installation	6/9/2020	6/9/2020	14/5/2021	14/5/2021	Task Completed							
	Submission of detailed design for LV Switchboards for Primary Sedimentation Tanks (CDS025-2)	6/9/2020	6/9/2020	14/5/2021	14/5/2021	Task Completed							
	Submission of detailed design for electrical installation	6/9/2020	6/9/2020	14/5/2021	14/5/2021	Task Completed							
	Submission of civil work requirements for Primary Sedimentation Tanks up to +8.0 mPD (CDS080-2)	1/9/2020	1/9/2020	30/10/2020	30/10/2020	Task Completed							
	KD1A: Submission of civil requirement drawing for Primary Sedimentation Tanks No. 1-4 up to +8.0 mPD	15/7/2020	15/7/2020	15/8/2020	30/9/2020	Task Completed	no.	4	4	100%		1st part of drafted drawing (2 nos.) was submitted on 23 Sept 2020. Remaining drawings (2 nos.) were submitted on 30 Sept 2020.	
	KD1A: Submission of civil requirement drawing for Primary Sedimentation Tanks No. 1-4 up to +8.0 mPD	28/8/2020	1/10/2020	5/11/2020	5/11/2020	Task Completed	no.	4	4	100%	Bestwise	Bestwise resubmitted (Rev.A) on 27 Oct & 13 Nov 2020.	
	KD1A: Submission of electrical schematic drawings for Primary Sedimentation Tanks No. 1-4 (First Draft)	15/7/2020	15/7/2020	15/8/2020	30/9/2020	Task Completed	no.	1	1	100%		1st draft of drawing submitted on 30 September 2020	
	KD1A: Submission of electrical schematic drawings for Primary Sedimentation Tanks No. 1-4 (Final)	7/9/2020	1/10/2020	5/11/2020	20/10/2020	Task Completed	no.	1	1	100%	Bestwise	Bestwise submitted on 20 Oct 2020	
	KD1A: 6 November 2020											Notice of completion works was submitted on 17 Nov 2020	
6B.2.3 Chemical Storage and Dosing System	Submission of Contractor's Design for Chemical Dosing System (CDS006)	6/9/2020	7/1/2021	14/5/2021	29/10/2021	Task Completed					-	Bestwise	Design calculation (rev.0) of CHS1 and TCHS submitted on 2 Sep 2020 and 28 Aug 2020, AECOM commented on 24 Sep and 6 Oct 2020, Bestwise submitted CDS0060 on 15 Jul 2021 and CDS0044 on 19 Jul 2021. Finalized design calculation for chemical systems was submitted on 29 Oct 2021.
	Submission of P&M Submission	6/9/2020	6/9/2020	14/5/2021	30/10/2021	Task Completed							Finalized material submissions for chemical system was submitted on 30 Oct 2021.
	Submission of P&ID Drawing	6/9/2020	11/12/2020	14/5/2021	29/6/2021	Task Completed							PID resubmitted under DWG0053 (rev.1) on 28 Jun 2021, DWG0057 (rev.1) on 29 Jun 2021 and DWG0058 (rev.1) on 29 Jun 2021.
	Submission of GA Drawing	6/9/2020	8/2/2021	14/5/2021	31/8/2023	99%							Electrical GA drawings for CS1 under DWG0096 submitted on 10 April 2021. AECOM accepted subject to comments on 17 Apr 2021. Mechanical GA drawings for CS1 submitted on 1 April 2021. AECOM commented on 24 April 2021. Bestwise resubmitted DWG0093 (rev.1) on 30 Jun 2021 and is accepted by AECOM. Mechanical GA for Temp CS submitted on 12 Jun 2021. All finalized drawings for chemical systems shall be submitted by 30 June 2022 and BIM GA review meeting is scheduled on 17, 21, 28/4/2022.
	Submission of Electrical Drawing	6/9/2020	15/1/2021	14/5/2021	31/8/2023	99%							Electrical SLD submitted on 5 Feb 2021. AECOM commented on 20 Feb 2021. Bestwise to resubmit. All finalized drawings for chemical system shall be submitted by 20 Jan 2023.
	Acceptance of submission	15/5/2021	15/5/2021	29/5/2021	31/8/2023	99%					-		
	Submission of detailed design for electrical installations	6/9/2020	6/9/2020	14/5/2021	14/5/2021	Task Completed							
	Submission of detailed design for electrical installations	6/9/2020	6/9/2020	14/5/2021	14/5/2021	Task Completed							
	Submission of detailed design for electrical installations	6/9/2020	6/9/2020	14/5/2021	14/5/2021	Task Completed							
	Submission of detailed design for electrical installation	6/9/2020	6/9/2020	14/5/2021	14/5/2021	Task Completed							
	KD1A: Submission of civil requirement drawing for	15/7/2020	15/7/2020	15/8/2020	16/9/2020	Task Completed	no.	2	2	100%			1st draft of drawing submitted on 15 September for CHS1 and 16 September 2020 for
	KD1A: Submission of civil requirement drawing for	7/9/2020	17/9/2020	5/11/2020	5/11/2020	Task Completed	no.	2	2	100%			Bestwise resubmitted (Rev.A) on 5 Nov 2020.
	KD1A: Submission of electrical schematic drawings for	15/7/2020	15/7/2020	15/8/2020	15/9/2020	Task Completed							1st draft of drawing to be submitted by 16 September 2020
	KD1A: Submission of electrical schematic drawings for Chemical System No. 1 and No. 2 (Final)	7/9/2020	16/9/2020	5/11/2020	5/11/2020	Task Completed							
	KD1A: Submission of civil requirement drawing for Temporary Chemical System up to +8.0 mPD (First	15/7/2020	15/7/2020	15/8/2020	15/9/2020	Task Completed	no.	1	1	100%			1st draft of drawing submitted on 15 September 2020

Item	Major Activities & Submission in coming 3 months	Time					Progress (E&M contract)				Action	Remarks / Status	
		Contract Planned Commencement Date	Anticipated / Actual Commencement Date	Contract Planned Finish Date	Anticipated / Actual Finish Date	% of time elapsed based on "updated date")	Unit	Total Quantity	Completed Quantity	Actual Progress %			
	KD1A: Submission of civil requirement drawing for Temporary Chemical System up to +8.0 mPD (Final)	7/9/2020	16/9/2020	5/11/2020	5/11/2020	Task Completed	no.	1	1	100%		Bestwise resubmitted (Rev.A) on 5 Nov 2020.	
	KD1A: Submission of electrical schematic drawings for Temporary Chemical System (First Draft)	15/7/2020	15/7/2020	15/8/2020	15/9/2020	Task Completed				-		1st draft of drawing to be submitted by 16 September 2020	
	KD1A: Submission of electrical schematic drawings for KD1A: 6 November 2020	7/9/2020	16/9/2020	5/11/2020	5/11/2020	Task Completed						Notice of completion works was submitted on 17 Nov 2020	
6B.2.4 Membrane Bioreactor (MBR) System - Bio Reactor 2A and 2B	Submission of Contractor's Design for Bioreactor 2A and 2B (CDS004)	6/9/2020	12/1/2021	14/5/2021	31/8/2023	99%				-	Bestwise	PFID (rev.1) submitted on 3 Nov 2020. AECOM accepted on 7 Dec 2020 subject to comment. MBR system process and design calculation (rev.2) submitted on 6 Nov 2020. AECOM accepted on 17 Nov 2020 subject to comments. Electrical CDS submitted on 23 Jun 2021. Finalized design calculations shall be submitted by 20 Jan 2023.	
	Submission of P&M Submission	6/9/2020	26/11/2020	14/5/2021	31/8/2023	99%						P&M0060 - Pre-treatment Fine Screen (status: B) P&M0053 - MLR Pump (status: B) P&M0118 - Scum Skimmer & Scum Pump (status: C) P&M0088 - Fine Bubble Air Diffuser (status: B) P&M0xxx - Wash Compactor (status: B) P&M0041 - Submersible Mixer (status: B) Finalized material submission shall be submitted by 20 Jan 2023.	
	Submission of P&ID Drawing	6/9/2020	2/11/2020	14/5/2021	2/7/2021	Task Completed						PID (Rev.1) under DWG0042 resubmitted on 6 July 2021.	
	Submission of GA Drawing	6/9/2020	17/2/2021	14/5/2021	31/8/2023	99%						Mechanical GA under DWG0132 submitted on 26 Jun 2021 and is accepted by AECOM. Electrical GA submitted on 23 Jun 2021. Finalized drawing shall be submitted by 30 June 2022. BIM GA review meeting is scheduled on 1, 8, 15/6/2022.	
	Submission of Electrical Drawing	6/9/2020	15/1/2021	14/5/2021	31/8/2023	99%						Electrical SLD submitted on 5 Feb 2021. AECOM commented on 20 Feb 2021. Bestwise to resubmit. Finalized drawing shall be submitted by 20 Jan 2023.	
	Acceptance of submission	15/5/2021	15/5/2021	29/5/2021	31/8/2023	99%					-		Refer to outstanding list under "Certificate of completion no.1 - section 1 of the works".
	Submission of detailed design for electrical installation	6/9/2020	6/9/2020	14/5/2021	14/5/2021	Task Completed							
	Submission of detailed design for LV Switchboards for BR 2A and 2B (CDS025-3)	6/9/2020	6/9/2020	14/5/2021	14/5/2021	Task Completed							
	Submission of detailed design for electrical installation	6/9/2020	6/9/2020	14/5/2021	14/5/2021	Task Completed							
	Submission of civil work requirements for BR 2A and 2B up to +8.0 mPD (CDS080-3)	1/9/2020	1/9/2020	30/10/2020	30/10/2020	Task Completed							
	KD1A: Submission of civil requirement drawing for BR 2A and 2B up to +8.0 mPD (First Draft)	15/7/2020	15/7/2020	15/8/2020	30/9/2020	Task Completed	no.	2	2	100%		1st draft of drawing submitted on 30 September 2020	
	KD1A: Submission of civil requirement drawing for BR 2A and 2B up to +8.0 mPD (Final)	28/8/2020	1/10/2020	5/11/2020	5/11/2020	Task Completed	no.	2	2	100%	Bestwise	AECOM commented on 23 Oct 2020, Bestwise resubmitted on 5 Nov 2020.	
	KD1A: Submission of electrical schematic drawings for BR 2A and 2B (First Draft)	15/7/2020	15/7/2020	15/8/2020	30/9/2020	Task Completed				-		1st draft of drawing was sent to AECOM via email on 15 September 2020	
	KD1A: Submission of electrical schematic drawings for KD1A: 6 November 2020	7/9/2020	1/10/2020	5/11/2020	5/11/2020	Task Completed						Notice of completion works was submitted on 17 Nov 2020	
6B.2.4 Membrane Bioreactor (MBR) System - Membrane Filtration System No. 2 (MFB No. 2)	Submission of Contractor's Design for Membrane Filtration System (CDS005)	6/9/2020	11/1/2021	14/5/2021	31/8/2023	99%				-	Bestwise	PFID (rev.1) submitted on 3 Nov 2020. AECOM accepted on 10 Dec 2020 subject to comment. MBR system process and design calculation (rev.2) submitted on 6 Nov 2020. AECOM accepted on 17 Nov 2020 subject to comments. Finalized design calculations shall be submitted by 30 Aug 2022.	
	Submission of P&M Submission	6/9/2020	19/11/2020	14/5/2021	31/8/2023	99%						P&M0072 - Membrane Module (status: B) P&M0069 - Permeate Pump (status: B) P&M0047 - RAS Pump (status: B) P&M0050 - Drain Pump (status: B) P&M0074 - Air Scour Blower (status: C) P&M0073 - Aeration Blower (status: C) P&M0093 - Air Compressor (status: B) P&M0091 - Chemical Pump (status: B) P&M0xxx - Chemical Tank (to be submitted) Finalized material submission shall be submitted by 20 Jan 2023.	
	Submission of P&ID Drawing	6/9/2020	30/10/2020	14/5/2021	2/7/2021	Task Completed						DWG0049 (Rev.1) was resubmitted on 2 Jul 2021.	
	Submission of GA Drawing	31/3/2021	18/2/2021	14/5/2021	31/8/2023	99%						DWG0121 (rev.1) was resubmitted to AECOM on 17 Jul 2021 Finalized drawings shall be submitted by 30 June 2022. BIM GA review meeting is scheduled on 19, 26/5/2022 and 2/6/2022 (Lower part) BIM GA review meeting is scheduled on 16, 23, 30/6/2022 (Upper part)	

Item	Major Activities & Submission in coming 3 months	Time					Progress (E&M contract)				Action	Remarks / Status
		Contract Planned Commencement Date	Anticipated / Actual Commencement Date	Contract Planned Finish Date	Anticipated / Actual Finish Date	% of time elapsed based on "updated date")	Unit	Total Quantity	Completed Quantity	Actual Progress %		
	Submission of Electrical Drawing	15/4/2021	15/1/2021	14/5/2021	31/8/2023	99%						Electrical SLD submitted on 5 Feb 2021. AECOM commented on 20 Feb 2021. Bestwise to resubmit. Electrical GA under DWG0079 (rev.1) was resubmitted on 8 Jul 2021. Finalized drawings shall be submitted by 20 Jan 2023.
	Acceptance of submission	15/5/2021	15/5/2021	29/5/2021	31/8/2023	99%				-		
	Submission of detailed design for electrical installation	6/9/2020	6/9/2020	14/5/2021	14/5/2021	Task Completed						
	Submission of detailed design for LV Switchboards for	6/9/2020	6/9/2020	14/5/2021	14/5/2021	Task Completed						
	Submission of detailed design for electrical installation BS for MFB (CDS034-4)	6/9/2020	6/9/2020	14/5/2021	14/5/2021	Task Completed						
	Submission of civil work requirements for MFB up to	1/9/2020	1/9/2020	30/9/2020	30/9/2020	Task Completed						
	KD1A: Submission of civil requirement drawing for	15/7/2020	15/7/2020	15/8/2020	30/9/2020	Task Completed	no.	7	7	100%		1st draft of drawing submitted on 30 September
	KD1A: Submission of civil requirement drawing for MFB No. 2 up to +8.0 mPD (Final)	28/8/2020	1/10/2020	5/11/2020	5/11/2020	Task Completed	no.	7	7	100%	Bestwise	Bestwise resubmitted (Rev.1) on 5 Nov 2020.
	KD1A: Submission of electrical schematic drawings for	15/7/2020	15/7/2020	15/8/2020	30/9/2020	Task Completed	no.	3	3	100%		1st draft of drawing submitted on 30 September 2020
	KD1A: Submission of electrical schematic drawings for MFB No. 2 (Final)	7/9/2020	1/10/2020	5/11/2020	20/10/2020	Task Completed	no.	3	3	100%	Bestwise	Bestwise submitted (Rev.1) on 20 Oct 2020
	KD1A: 6 November 2020											Notice of completion works was submitted on 17 Nov 2020
6B.2.6 Deodorisation System (EQT-001 - Deodorization Unit)	Tender invitation (C11)	17/4/2020	17/4/2020	24/4/2020	24/4/2020	Task Completed				100%		
6B.2.6 Deodorisation System (EQT-001 - Deodorization Unit)	Tender award (C11)	25/4/2020	25/4/2020	12/5/2020	12/5/2020	Task Completed				100%	Bestwise	Bestwise submitted tender report on 13 May 2020. AECOM commented on 23 July 2020, Bestwise to resubmit.
	Acceptance of tender award (C11)	13/5/2020	13/5/2020	21/5/2020	21/5/2020	Task Completed				100%		
	Submission of Contractor's Design for Deodorisation System , DOU No. 1 (CDS0019 & CDS0045 )	6/9/2020	6/9/2020	14/5/2021	31/12/2021	Task Completed				-		Design Calculation (Rev.0) was submitted on 24 Nov 2020. AECOM commented on 6 Jan 2021, Bestwise to resubmit. Bestwise submitted CDS0045 on 3 June 2021. Finalized design was completed.
	Submission of P&ID Drawing of DOU No. 1	6/9/2020	5/8/2020	14/5/2021	2/7/2021	Task Completed				-	Bestwise	Bestwise resubmitted rev.3 on 29 Mar 2021. AECOM accepted subject to comments on 13 Apr 2021.
	Submission of GA Drawing of DOU No. 1	6/9/2020	6/9/2020	14/5/2021	31/8/2023	99%						GA submitted on 21 Jun 2021 Finalized drawings shall be submitted by 30 June 2022 and BIM GA review meeting is scheduled on 11, 18, 25/5/2022.
	Submission of Electrical Drawing of DOU No. 1	21/3/2021	30/1/2021	14/5/2021	31/8/2023	99%						Control wiring diagrams was resubmitted on 1 April 2021. AECOM commented on 23 Apr 2021. Bestwise to resubmit. Finalized drawings shall be submitted by 20 Jan 2023.
	Acceptance of submission	15/5/2021	15/5/2021	29/5/2021	31/8/2023	99%				-		
	KD1A: Submission of civil requirement drawing for Deodorisation System , DOU No. 1 up to +8.0 mPD (First Draft)	15/7/2020	15/7/2020	15/8/2020	28/9/2020	Task Completed	no.	1	1	100%		1st draft of drawing was submitted on 28 September 2020
	KD1A: Submission of civil requirement drawing for Deodorisation System , DOU No. 1 up to +8.0 mPD (Final)	28/8/2020	29/9/2020	2/11/2020	5/11/2020	Task Completed	no.	1	1	100%	Bestwise	Bestwise resubmitted (rev.1) on 5 Nov 2020.
	Submission of Contractor's Design for Deodorisation System , DOU No. 2A (CDS0019 & CDS0048)	6/9/2020	6/9/2020	14/5/2021	10/12/2021	Task Completed				-		CDS0019: Design Calculation for Deodorisation System (status: B) CDS0048: Design Calculation on DOU2A - air extraction fan (status: B)
	Submission of P&ID Drawing of DOU No. 2A	6/9/2020	5/8/2020	14/5/2021	2/7/2021	Task Completed				-	Bestwise	Bestwise resubmitted rev.3 on 29 Mar 2021. AECOM accepted subject to comments on 13 Apr 2021.
	Submission of GA Drawing of DOU No. 2A	6/9/2020	3/8/2020	14/5/2021	31/8/2023	99%				-	Bestwise	Bestwise submitted (rev.1) on 30 Nov 2020. AECOM commented on 16 Dec 2020. Bestwise to resubmit. Finalized drawings shall be submitted by 30 June 2022 and BIM GA review meeting is scheduled on 1, 8, 15/6/2022.
	Submission of Electrical Drawing of DOU No. 2A	21/3/2021	26/1/2021	14/5/2021	31/8/2023	99%						Bestwise submitted (rev.0) on 26 Jan 2021, AECOM commented on 4 Feb 2021. Bestwise to resubmit. Finalized drawing shall be submitted by 20 Jan 2023.
	Acceptance of submission	15/5/2021	15/5/2021	29/5/2021	31/8/2023	99%				-		
	Submission of Contractor's Design for Deodorisation System , DOU No. 3A (CDS0019 & CDS0055)	6/9/2020	6/9/2020	14/5/2021	10/12/2021	Task Completed				-		CDS0019: Design Calculation for Deodorisation System (status: B) CDS0055: Design Calculation on DOU3A - air extraction fan (status: B)
	Submission of P&ID Drawing of DOU No. 3A	6/9/2020	5/8/2020	14/5/2021	2/7/2021	Task Completed				-	Bestwise	Bestwise resubmitted rev.3 on 29 Mar 2021. AECOM accepted subject to comments on 13 Apr 2021.



Item	Major Activities & Submission in coming 3 months	Time					Progress (E&M contract)				Action	Remarks / Status
		Contract Planned Commencement Date	Anticipated / Actual Commencement Date	Contract Planned Finish Date	Anticipated / Actual Finish Date	% of time elapsed based on "updated date")	Unit	Total Quantity	Completed Quantity	Actual Progress %		
	Submission of GA Drawing of DOU No. 3A	6/9/2020	8/7/2020	14/5/2021	31/8/2023	99%					Bestwise	Bestwise submitted (rev.1) on 28 Oct 2020. AECOM commented on 16 Dec 2020. Bestwise resubmitted on 24 June 2021. Finalized drawings shall be submitted by 30 June 2022 and BIM GA review meeting is scheduled on 27/4/2022, 4, 11/5/2022.
	Submission of Electrical Drawing of DOU No. 3A	21/3/2021	26/2/2021	14/5/2021	31/8/2023	99%						Bestwise submitted on 17 Apr 2021. AECOM commented on 27 Apr 2021. Bestwise to resubmit. GA submitted on 24 Jun 2021. Finalized drawing shall be submitted by 20 Jan 2023.
	Acceptance of submission	15/5/2021	15/5/2021	29/5/2021	31/8/2023	99%						
	KD1A: Submission of civil requirement drawing for Deodorisation System , DOU No. 3A up to +8.0 mPD	15/7/2020	15/7/2020	15/8/2020	28/9/2020	Task Completed	no.	1	1	100%		1st draft of drawing was submitted on 28 September 2020
	KD1A: Submission of civil requirement drawing for Submission of Contractor's Design for Deodorisation System , DOU No. 3B (CDS0019 & CDS0049)	28/8/2020	29/9/2020	2/11/2020	5/11/2020	Task Completed	no.	1	1	100%	Bestwise	Bestwise resubmitted (rev.1) on 5 Nov 2020.
	Submission of P&ID Drawing of DOU No. 3B	6/9/2020	6/9/2020	14/5/2021	10/12/2021	Task Completed						CDS0019: Design Calculation for Deodorisation System (status: B) CDS0049: Design Calculation on DOU3B - air extraction fan (status: B)
	Submission of P&ID Drawing of DOU No. 3B	6/9/2020	5/8/2020	14/5/2021	2/7/2021	Task Completed					Bestwise	Bestwise resubmitted rev.3 on 29 Mar 2021. AECOM accepted subject to comments on 13 Apr 2021.
	Submission of GA Drawing of DOU No. 3B	6/9/2020	6/9/2020	14/5/2021	31/8/2023	99%						Bestwise submitted DWG0081 (rev.0) on 5 Feb 2021. AECOM commented on 12 Mar 2021. Bestwise to resubmit. Finalized drawings shall be submitted by 30 June 2022 and BIM GA review meeting is scheduled on 16, 23, 30/6/2022.
	Submission of Electrical Drawing of DOU No. 3B	21/3/2021	22/2/2021	14/5/2021	31/8/2023	99%						GA submitted on 24 Jun 2021. Finalized drawing shall be submitted by 20 Jan 2023.
	Acceptance of submission	15/5/2021	15/5/2021	29/5/2021	31/8/2023	99%						
	Submission of detailed design for electrical installation	6/9/2020	6/9/2020	14/5/2021	14/5/2021	Task Completed						
	Submission of detailed design for LV Switchboards for	6/9/2020	6/9/2020	14/5/2021	14/5/2021	Task Completed						
	Submission of detailed design for electrical installation	6/9/2020	6/9/2020	14/5/2021	14/5/2021	Task Completed						
	Submission of civil work requirements for MFB up to	1/9/2020	1/9/2020	30/9/2020	30/9/2020	Task Completed						
	Submission of civil requirement drawing for MFB up to	28/8/2020	28/8/2020	2/11/2020	2/11/2020	Task Completed						
	KD1A: Submission of electrical schematic drawings for	15/7/2020	15/7/2020	15/8/2020	30/9/2020	Task Completed						1st draft of drawing to be submitted by 30 September 2020
	KD1A: Submission of electrical schematic drawings for	7/9/2020	1/10/2020	5/11/2020	5/11/2020	Task Completed						
	KD1A: 6 November 2020											Notice of completion works was submitted on 17 Nov 2020
04SC008 - Design, Supply and Installation of detailed design for lifting appliances	Acceptance of tender award (C9)	-	-	-	6/7/2020	Task Completed				100%	-	AECOM accepted tender report on 6 July 2020.
	Submission of detailed design for lifting appliances for Inlet Works No. 1 (CDS050-1)	6/9/2020	5/12/2020	6/9/2020	31/8/2023	99%						DWG 0055 (Rev.0) was submitted on 13 Mar 2021. AECOM commented on 20 Apr 2021. Bestwise to resubmit. Bestwise submitted P&M0025 on 15 June 2021. Finalized design shall be submitted by 20 Jan 2023.
	Submission of detailed design for lifting appliances for Primary Sedimentation Tanks (CDS050-2)	6/9/2020	5/12/2020	6/9/2020	31/8/2023	99%						DWG 0054 (Rev.0) was submitted on 18 Jan 2021. AECOM commented on 9 Mar 2021. Bestwise to resubmit. Finalized design shall be submitted by 20 Jan 2023.
	Submission of detailed design for lifting appliances for BR 2A and 2B (CDS050-3)	6/9/2020	5/12/2020	6/9/2020	31/8/2023	99%						DWG 0065 (Rev.0) was submitted on 18 Jan 2021. AECOM commented on 9 Mar 2021. Bestwise to resubmit. P&M-0026 (Rev.1) received status B. Finalized design calculation shall be submitted by 20 Jan 2023.
	Submission of detailed design for lifting appliances for MFB (CDS050-4)	6/9/2020	5/12/2020	6/9/2020	31/8/2023	99%						DWG 0066 (Rev.1) was submitted on 1 Mar 2021. AECOM commented on 5 Mar 2021. Bestwise to resubmit. P&M-0027 (Rev.1) received status B. Finalized design calculation shall be submitted by 20 Jan 2023.
	Submission of detailed design for lifting appliances for Temporary Filtration Tank (CDS050-5)	6/9/2020	5/12/2020	6/9/2020	21/5/2021	Task Completed						DWG 0051 (Rev.2) was resubmitted on 7 May 2021 and acceptance by AECOM subject to condition on 21 May 2021. Bestwise submitted P&M0021 on 21 June 2021.
Building Services System	Submission for MVAC system	N/A	10/12/2020	N/A	31/8/2023	99%						Design calculations and drawings for inlet works was submitted on 16 Dec 2020. AECOM commented on 15 Jan 2021 and 20 Jan 2021. Design calculations and drawings for PST was submitted on 30 Dec 2020. AECOM commented on 22 Jan 2021 and 26 Jan 2021. Design calculations and drawings for MFB2 was submitted on 29 Jan 2021. AECOM commented on 26 Mar 2021. Subletting package resubmitted by 18 Mar 2021. AECOM accepted on 19 Mar 2021. Finalized design shall be submitted by 20 Jan 2023.



Item	Major Activities & Submission in coming 3 months	Time					Progress (E&M contract)				Action	Remarks / Status
		Contract Planned Commencement Date	Anticipated / Actual Commencement Date	Contract Planned Finish Date	Anticipated / Actual Finish Date	% of time elapsed based on "updated date")	Unit	Total Quantity	Completed Quantity	Actual Progress %		
Lightning Protection System for DOU3A (underground)	Submission and Acceptance for Lightning Protection System Design	6/12/2021	6/12/2021	31/1/2022	31/1/2022	Task Completed						
	Material Delivery	7/2/2022	7/2/2022	28/2/2022	28/2/2022	Task Completed						
	Installation Work	31/3/2022	26/4/2022	5/5/2022	5/5/2022	Task Completed						
	Testing & Commissioning	7/1/2023	7/1/2023	31/1/2023								
Lightning Protection System for Inlet Works (underground)	Submission and Acceptance for Lightning Protection System Design	20/12/2021	20/12/2021	31/1/2022	31/1/2022	Task Completed						
	Material Delivery	15/12/2022	1/10/2022	31/3/2022	31/10/2022	Task Completed						
	Installation Work	15/3/2022	1/11/2022	30/10/2022	14/12/2022	Task Completed						
	Testing & Commissioning	1/11/2022	15/12/2022	15/11/2022	31/12/2022							
MFB No.2	Rail Beam Installation at Basement 2	12/5/2023	22/5/2023	11/7/2023								
	MVAC Installation at Basement 2	8/5/2023	8/5/2023	7/7/2023								
	Fire Services Installation at Basement 2	8/5/2023	8/5/2023	7/7/2023								
	Plumbing Services Installation at Basement 2	8/5/2023	8/5/2023	7/7/2023								
<b>Section 3 of Works</b>												
6B.2.12 Provision of New Replacement Filter Plates	Submission of onsite survey plan for acceptance	1/3/2020	25/3/2020	30/3/2020	21/4/2020	Task Completed				100%	-	Bestwise resubmitted onsite survey plan on 21 April 2020
	Acceptance of submission of onsite survey plan	1/3/2020	25/3/2020	30/3/2020	12/5/2020	Task Completed				100%	-	Survey plan acceptance received on 12 May 2020. Onsite discussion with ST1 was
	Submission of onsite survey report	21/5/2020	21/5/2020	29/5/2020	29/5/2020	Task Completed				100%		
	Acceptance of onsite survey report	30/5/2020	30/5/2020	15/6/2020	15/6/2020	Task Completed				-		
	Preparation of procurement package (C11)	22/6/2020	22/6/2020	6/7/2020	14/7/2020	Task Completed				100%		
	Tender invitation (C11)	15/7/2020	15/7/2020	22/7/2020	24/7/2020	Task Completed				100%		
6B.2.12 Provision of New Replacement Filter Plates for Existing Membrane Filter Presses at Existing Sludge Press House	Tender Award (C11)	23/7/2020	25/7/2020	29/7/2020	31/7/2020	Task Completed				100%		Revised survey report (second draft) was sent to AECOM on 21 Oct 2020. Technical
	Material Submission	21/8/2020	21/8/2020	28/8/2020	7/12/2020	Task Completed				100%		Material submission (Rev.1) resubmitted on 7 Dec 2020. AECOM accepted subject to comments on 24 Dec 2020. Material submission (Rev. 2) resubmitted on 12 Jan 2021. AECOM accepted subject to comment on 22 Jan 2021.
6B.2.12 Provision of New Replacement Filter Plates for Existing Membrane Filter Presses at Existing Sludge Press House	Material Delivery	1/12/2020	1/12/2020	8/8/2021	13/7/2021	Task Completed				-		Handed over to DSD.
Completion Date of Section 3: 22 September 2021												
<b>Subcontracting</b>												
	Submission of subletting package for acceptance	1/1/2020	6/3/2020	30/3/2020	6/3/2020	Task Completed				100%	-	
	Acceptance of subletting package	1/3/2020	21/3/2020	30/3/2020	21/3/2020	Task Completed				100%	-	
	Tender invitation	1/3/2020	24/3/2020	1/4/2020	30/3/2020	Task Completed				100%	-	
	Tender award	22/3/2020		14/4/2020	6/4/2020	Task Completed				100%	-	Bestwise submitted tender report on 6 April 2020
	Acceptance of tender award	-	-	-	15/4/2020	Task Completed				100%		AECOM accepted tender report on 15 April 2020
Construction of Contractor's site accommodation in WA1-C	Design of MiC	15/4/2020	16/4/2020	1/6/2020	15/8/2020	Task Completed				100%		Revised layout drawings received from AluHouse on 28 May 2020. Comments provided to AluHouse on 2 June 2020.
	Submission of detailed design including foundation works, septic tank	1/7/2020	1/7/2020	14/7/2020	4/9/2020	Task Completed				100%		Design calculation of foundation work was submitted on 7 July 2020, comment received on 27 July 2020. Bestwise to resubmit.
	Site Clearance Work	15/7/2020	20/7/2020	31/7/2020	15/8/2020	Task Completed				100%		Tender invitation commenced on 29 May 2020 and tenders received on 4 June 2020. Tender
	Off-site fabrication of Septic tank	15/7/2020	20/7/2020	31/7/2020	31/7/2020	Task Completed				100%		Site clearance work started on 20 July 2020
	Submission of method statement with ICE certificate	1/8/2020	1/8/2020	7/8/2020	8/10/2020	Task Completed				100%		CV of ICE was submitted on 4 August 2020 and accepted on 25 August 2020
	Submission of design calculation with ICE certificate	1/8/2020	1/8/2020	7/8/2020	8/10/2020	Task Completed				100%		Design calculation of foundation work was submitted on 7 July 2020, comment received on
	Acceptance of method statement and design calculation	8/8/2020	9/10/2020	14/8/2020	16/10/2020	Task Completed				100%		Method Statement and Design Calculation was submitted on 8 Oct 2020.
	Submission of method statement with ICE certificate	1/8/2020	1/8/2020	7/8/2020	23/11/2020	Task Completed				100%		
	Submission of design calculation with ICE certificate	1/8/2020	1/8/2020	7/8/2020	23/11/2020	Task Completed				100%		
	Acceptance of method statement and design calculation	8/8/2020	24/11/2020	14/8/2020	27/11/2020	Task Completed				100%		
Excavation work	17/8/2020	21/10/2020	18/8/2020	21/10/2020	Task Completed				100%			
Installation of septic tank	19/8/2020	21/10/2020	20/8/2020	22/10/2020	Task Completed				100%			

Item	Major Activities & Submission in coming 3 months	Time					Progress (E&M contract)				Action	Remarks / Status
		Contract Planned Commencement Date	Anticipated / Actual Commencement Date	Contract Planned Finish Date	Anticipated / Actual Finish Date	% of time elapsed based on "updated date")	Unit	Total Quantity	Completed Quantity	Actual Progress %		
	Construction of RC foundation	21/8/2020	23/10/2020	31/8/2020	12/11/2020	Task Completed				100%		
	Off-site fabrication and delivery of MiC Office	1/6/2020	30/9/2020	31/7/2020	4/12/2020	Task Completed				100%		
	On-site installation of MiC Office	1/8/2020	4/12/2020	30/8/2020	5/1/2021	Task Completed				100%		
	Installation of car park shelter	4/1/2021	7/1/2021	11/1/2021	9/1/2021	Task Completed				100%		Subject to the completion of car park shelter of PM office and JEC office.
04SC003 - Building Information Modeling (BIM)	Submission of subletting package for acceptance (C9)	1/3/2020	25/3/2020	14/3/2020	25/3/2020	Task Completed				100%	-	
	Acceptance of subletting package (C9)	14/3/2020	2/4/2020	30/3/2020	2/4/2020	Task Completed				100%	-	
	Tender invitation (C9)	1/4/2020	1/4/2020	8/4/2020	9/4/2020	Task Completed				100%	-	
	Tender award (C9)	-	-	-	15/4/2020	Task Completed				100%	-	Bestwise submitted tender report on 15 April 2020
	Submission of subletting package for acceptance	14/3/2020	16/3/2020	30/3/2020	20/4/2020	Task Completed				100%	-	Bestwise resubmitted on 20 April 2020
	Acceptance of subletting package	28/3/2020	4/5/2020	13/4/2020	13/5/2020	Task Completed				100%	-	AECOM accepted subletting package on 13 May 2020
	Tender invitation	11/4/2020	19/6/2020	27/4/2020	26/6/2020	Task Completed				-	-	Invitation to tender was commenced on 19 June 2020 and tender returned on 26 June 2020
	Tender award	25/4/2020	27/6/2020	11/5/2020	4/7/2020	Task Completed				-	-	Bestwise submitted tender report on 30 June 2020
	Acceptance of tender award	-	-	-	18/7/2020					-	-	
04SC007 - Independent Beam Plus Consultant	Submission of subletting package for acceptance	1/3/2020	30/3/2020	14/3/2020	30/3/2020	Task Completed				100%	-	
	Acceptance of subletting package	14/3/2020	3/4/2020	30/3/2020	3/4/2020	Task Completed				100%	-	
	Tender invitation	30/3/2020	30/3/2020	9/4/2020	9/4/2020	Task Completed				100%	-	
	Tender award	-	-	-	15/4/2020	Task Completed				100%	-	Bestwise submitted tender report on 15 April 2020
	Acceptance of tender award	-	-	-	17/4/2020	Task Completed				100%	-	AECOM accepted tender report on 17 April 2020
	Introduction meeting with IBPC, Cinotech	-	-	-	28/4/2020	Task Completed				100%	-	Meeting completed on 28 April 2020 followed by planning work progress
04SC008 - Design, Supply and Installation of detailed	Submission of subletting package for acceptance (C9)	1/4/2020	17/3/2020	14/4/2020	17/3/2020	Task Completed				100%	-	Bestwise submitted subletting package on 3 April 2020
	Acceptance of subletting package (C9)	14/4/2020	17/4/2020	30/4/2020	28/4/2020	Task Completed				100%	-	AECOM accepted subletting package on 28 April 2020
	Tender invitation (C9)	30/4/2020	6/5/2020	14/5/2020	28/5/2020	Task Completed				100%	-	Invitation to tender was commenced on 6 May 2020 and tender returned on 28 May 2020
	Tender award (C9)	14/5/2020	29/5/2020	30/5/2020	9/6/2020	Task Completed				100%	-	Bestwise submitted tender report on 9 June 2020.
Temporary Primary Sludge Thickener and its	Submission of subletting package (C9) for acceptance	15/05/2020 -> 30/05/2020 -> 30/7/2020*	14/8/2020	15/05/2020 -> 15/06/2020 -> 15/8/2020*	27/8/2020	Task Completed				100%	Bestwise	- *Corresponding PMI No.009 and CE No.009 were issued by AECOM on 14 July 2020.
	Acceptance of subletting package (C9) (Mech)		15/8/2020		16/9/2020	Task Completed				100%		- *Corresponding PMI No.009 and CE No.009 were issued by AECOM on 14 July 2020. CE was implemented on 15 July 2020.
	Tender invitation (C9) (Mech)		9/9/2020		14/10/2020	Task Completed				100%		- *Corresponding PMI No.009 and CE No.009 were issued by AECOM on 14 July 2020. CE was implemented on 15 July 2020. - Tender invitation for FRP Tank was conducted on 9 Sep 2020, tender returned on 16 Sep 2020. - Tender invitation for mechanical installation was conducted on 29 Sept 2020, tender returned on 14 Oct 2020.
	Tender award (C9) (Mech)		17/9/2020		22/10/2020	Task Completed				100%		- *Corresponding PMI No.009 and CE No.009 were issued by AECOM on 14 July 2020. CE was implemented on 15 July 2020. - Tender report for FRP Tank was submitted on 24 Sep 2020 and accepted on 9 Oct 2020. - Tender report for mechanical installation submitted on 22 Oct 2020 and accepted on 16 Nov 2020.
	Acceptance of tender award (C9) (Mech)		-		16/11/2020	Task Completed				100%		
	Submission of subletting package (C9) for acceptance (Elect)	15/05/2020 -> 15/7/2020*	9/12/2020	15/05/2020 -> 30/11/2020*	28/1/2021	Task Completed				100%		- *Corresponding PMI No.009 and CE No.009 were issued by AECOM on 14 July 2020. CE was implemented on 15 July 2020. - Bestwise resubmitted subcontracting package of electrical installation on 28 Jan 2021
	Acceptance of subletting package (C9) (Elect)	30/05/2020 -> 30/7/2020*	29/1/2021	15/06/2020 -> 15/8/2020*	1/2/2021	Task Completed				100%		- *Corresponding PMI No.009 and CE No.009 were issued by AECOM on 14 July 2020. CE was implemented on 15 July 2020.
	Tender invitation (C9) (Elect)	15/06/2020 -> 15/8/2020*	1/2/2021	22/06/2020 -> 22/8/2020*	11/2/2021	Task Completed				100%		- *Corresponding PMI No.009 and CE No.009 were issued by AECOM on 14 July 2020. CE was implemented on 15 July 2020. - Tender invitation commenced on 1 Feb 2021 and returned on 11 Feb 2021
	Tender award (C9) (Elect)	22/06/2020 -> 22/8/2020*	11/2/2021	29/06/2020 -> 29/8/2020*	23/2/2021	Task Completed				100%		- *Corresponding PMI No.009 and CE No.009 were issued by AECOM on 14 July 2020. CE was implemented on 15 July 2020. - Tender report target submitted on 23 Feb 2021 and accepted on 24 Feb 2021
	Acceptance of tender award (C9) (Elect)		-		26/2/2021	Task Completed				100%		

Item	Major Activities & Submission in coming 3 months	Time					Progress (E&M contract)				Action	Remarks / Status
		Contract Planned Commencement Date	Anticipated / Actual Commencement Date	Contract Planned Finish Date	Anticipated / Actual Finish Date	% of time elapsed based on "updated date")	Unit	Total Quantity	Completed Quantity	Actual Progress %		
	Tender invitation (C11)	30/04/2020->15/07/2020*	30/4/2020	30/06/2020->15/09/2020*	18/11/2020	Task Completed				100%	Bestwise	- *Corresponding PMI No.009 and CE No.009 were issued by AECOM on 14 July 2020. CE was implemented on 15 July 2020. -Tender invitation of Primary Sludge Thickener commenced on 22 April 2020 and tender was received on 29 April 2020. Tender queries was requested on 5 May 2020 and received on 7 May 2020. Tender report was commented by PM and resubmitted on 22 May 2020. Accepted by AECOM on 12 Jun 2020. - Tender Invitation of process pumps for the thickening system was commenced on 5 Jun 2020 and tenders were received on 10 June 2020. Tender report submitted to PM on 2 July 2020. - Tender Invitation of activated carbon filter was commenced on 22 Oct 2020 and to be returned on 2 Nov 2020. Tender report submitted on 5 Nov 2020 and accepted on 16 Nov 2020 - Tender Invitation of FRP platform was commenced on 13 Nov 2020 and to be returned on 20 Nov 2020. Tender report submitted on 30 Nov 2020 and accepted on 11 Jan 2020 - Tender Invitation of instrument was commenced on 18 Nov 2020 and to be returned on 25 Nov 2020. Tender report submitted on 30 Nov 2020 - Based on the control philosophy agreed on 23 Dec 2020, motorized and solenoid valves were selected
	Tender award (C11)	15/05/2020->29/07/2020*	30/5/2020	15/07/2020->15/09/2020*	30/11/2020	Task Completed				100%		- *Corresponding PMI No.009 and CE No.009 were issued by AECOM on 14 July 2020. CE was implemented on 15 July 2020.
	Acceptance of tender award (C11)	-	-	-	18/9/2020					-		
	Design Submission	03/07/2020 ->15/07/2020*	5/8/2020	21/09/2020->02/10/2020*	10/5/2021	Task Completed				100%	Bestwise	- *Corresponding PMI No.009 and CE No.009 were issued by AECOM on 14 July 2020. CE was implemented on 15 July 2020. -Design submission of Process Pumps (Rev.3) resubmitted on 14 Apr 2021, AECOM accepted with comments on 7 May 2021. -Design submission of electrical calculation (rev.2) was resubmitted on 29 Apr 2021. AECOM accepted with comments on 10 May 2021. -Control Philosophy (Rev.2) resubmitted on 5 Mar 2021. AECOM accepted subject to comments on 26 Mar 2021.
	Plant and Material Submission	21/07/2020 ->30/07/2020*	21/7/2020	31/08/2020 ->31/10/2020*	30/6/2021	Task Completed					Bestwise	- *Corresponding PMI No.009 and CE No.009 were issued by AECOM on 14 July 2020. CE was implemented on 15 July 2020. - Plant and Material submission of primary sludge thickener was resubmitted on 1 Sep 2020 (Rev. 3) and AECOM accepted on 8 Sep 2020. - Plant and Material submission P&M0002 (Rev.2) of process pumps was submitted on 5 August 2020 and AECOM commented on 26 Aug 2020, Bestwise to re-submitted to AECOM. - Plant and Material submission (Rev.0) for valves was submitted on 16 Nov 2020. AECOM accepted on 14 Dec 2020 subject to comments - Plant and Material submission (Rev.1) for DI pipes and fittings was resubmitted on 3 Dec 2020. AECOM accepted on 14 Dec 2020 - Plant and Material submission (Rev.0) for primary sludge equalization tank was submitted on 5 Feb 2021. AECOM accepted subject to comments on 25 Feb 2021. - Plant and Material submission (Rev.0) for activated carbon filter was submitted on 28 Jan 2021. AECOM accepted subject to comments on 5 Feb 2021. - Plant and Material submission (Rev. 1) for instruments was resubmitted on 13 Mar 2021. AECOM accepted subject to comments on 7 Apr 2021.
	Drawing Submission	03/07/2020 ->30/07/2020*	3/8/2020	21/09/2020 ->21/11/2020*	10/2/2021	Task Completed				100%	Bestwise	- *Corresponding PMI No.009 and CE No.009 were issued by AECOM on 14 July 2020. CE was implemented on 15 July 2020. - PFD, P&ID, Schematic GA (Rev.3) resubmitted on 22 Jan 2021 according to the finalized control philosophy. AECOM accepted subject to comment on 29 Jan 2021. - Electrical drawing - Bestwise resubmitted electrical drawing (Rev.5) on 22 Mar 2021. AECOM accepted on 16 Apr 2021.
	Material Manufacturing	31/07/2020 ->30/09/2020*	4/8/2020	21/10/2020 ->21/12/2020*	20/4/2021	Task Completed				100%		- *Corresponding PMI No.009 and CE No.009 were issued by AECOM on 14 July 2020. CE was implemented on 15 July 2020. - Manufacturing instruction of PS thickener was issued on 3 August 2020. - Manufacturing instruction of process pumps was issued on 24 September 2020 - Electrical sub-contractor is awarded and manufacturing LCP
	Material Delivery	05/09/2020 ->	4/11/2020	16/11/2020 ->	21/6/2021	Task Completed						

Item	Major Activities & Submission in coming 3 months	Time					Progress (E&M contract)				Action	Remarks / Status
		Contract Planned Commencement Date	Anticipated / Actual Commencement Date	Contract Planned Finish Date	Anticipated / Actual Finish Date	% of time elapsed based on "updated date")	Unit	Total Quantity	Completed Quantity	Actual Progress %		
	Mechanical Installation	01/10/2020 -> 01/12/2020*	2/2/2021	15/11/2020 -> 15/01/2021*	17/5/2021	Task Completed				-		
	Offsite Fabrication and Delivery of FRP Tank		16/1/2021		7/4/2021	Task Completed				100%		First batch to be delivered on 23 Mar 2021
	Onsite Installation of FRP Tank		7/4/2021		30/7/2021	Task Completed						Water filling to tank completed; Tank hydraulic test completed.
	Electrical Installation	01/10/2020 -> 01/12/2020*	19/3/2021	15/11/2020 -> 15/01/2021*	19/7/2021	Task Completed				-		Energize of all LCPs on 24 May 2021 and isolated prior to system commissioning.
Temporary Primary Sludge Thickener and its accessories (Sub-programme was provided by Bestwise)	Testing and Commissioning	15/11/2020 -> 15/01/2021*	8/5/2021	22/11/2020 -> 22/01/2021*	30/9/2022	Completed				-		Improvement works under PMI are on-going and defect rectification for BCM comments was partially completed. - Testing and Commissioning (3 x 24hrs) completed by End September.
Modification of Existing Emergency Generator Electrical Works	Submission of subletting package (C9) for acceptance	15/10/2020	15/10/2020	31/10/2020	11/12/2020	Task Completed				100%		
	Acceptance of subletting package (C9)	1/11/2020	5/11/2020	15/11/2020	2/1/2021	Task Completed				100%		
	Tender invitation (C9)	16/11/2020	26/1/2021	30/11/2020	5/2/2021	Task Completed				100%		Tender invitation commenced on 26 Jan 2021, and returned on 5 Feb 2021
	Tender award (C9)	30/11/2020	18/2/2021	7/12/2020	18/2/2021	Task Completed				100%		Tender report was submitted on 18 Feb 2021 and accepted on 26 Feb 2021
	Acceptance of tender award (C9)	8/12/2020	18/2/2021	15/12/2020	26/2/2021	Task Completed				100%		
	Design Submission	15/12/2020	15/3/2021	15/1/2021	23/4/2021	Task Completed				100%		DWG-0100 was submitted on 23 Apr 2021. AECOM accepted with comments on 30 Apr
	Transportation of existing dismantled genset no. 2 (Genset No.2) to subcontractor (Click Ltd.)'s workshop	9/3/2021	9/3/2021	9/3/2021	9/3/2021	Task Completed				100%		
	Drawing submission (Drawing of General Layout for Existing 600kVA Genset Container)	23/4/2021	23/4/2021	30/4/2021	30/4/2021	Task Completed				100%		
	Drawing submission (Cable route ,general arrangement, etc)	14/5/2021	28/5/2021	21/5/2021	5 July 2021	Task Completed				100%		
	Material submission P431 P&M-0087	21 May 2021	19 June 2021	28 May 2021	12 July 2021	Task Completed				100%		
	Fabrication of container at PRC	21 June 2021	21 June 2021	TBC	12/8/2021	Task Completed				100%		
	Container deliver to HK	TBC	12/8/2021	10/8/2021	12/8/2021	Task Completed				100%		
	Off site modification work at HK factory	TBC	16/8/2021	24/8/2021	24/8/2021	Task Completed				100%		
	FAT plan of modified Genset No.2 P431 MS-036	12/7/2021	12/7/2021	20/8/2021	20/8/2021	Task Completed				100%		
	FAT of Genset No.2 after modification works	25/8/2021	25/8/2021	25/8/2021	25/8/2021	Task Completed				100%		
	Installation Work of I-beam Support	26/8/2021	26/8/2021	26/8/2021	26/8/2021	Task Completed				100%		
	Transportation of Genset No. 2 to existing power house in SWHSTW and completion of the Genset No.2 installation on I-beam supporting frame	27/8/2021	27/8/2021	27/8/2021	27/8/2021	Task Completed				100%		
	Provision of one (1) can of 160L diesel and a diesel hand pump placed at diesel daily tank of Genset No.1 for standby top up (PPMI-012 item L) Location to be coordinated and advised by SWHSTW operator DSD/ST1	27/7/2021	27/7/2021	31/8/2021								Location to be further coordinated with DSD.
	Modification works of existing switchboard	1/9/2021	1/9/2021	8/9/2021	8/9/2021	Task Completed				100%		
	Cables (including control cable and power cables) laying and installation of cable containment, busbar chamber	21/7/2021	30/7/2021	8/9/2021	8/9/2021	Task Completed				100%		
	Supply of busbar chamber/ connection box	10/8/2021	10/8/2021	3/9/2021	3/9/2021	Task Completed				100%		
	Completion of all Genset cables and cable termination work to existing power house in SWHSTW after the completion of Genset No. 2 installation work	1/9/2021	1/9/2021	8/9/2021	8/9/2021	Task Completed				100%		
	Delivery of dummy load and self-test	9/9/2021	9/9/2021	14/9/2021	15/9/2021	Task Completed				100%		
SAT and T&C (witness by AECOM and DSD/ST1) Please allow 1 week advance notice for coordination with DSD/ST1, e.g. genset signal start, etc.)	15/9/2021	15/9/2021	15/9/2021	16/9/2021	Task Completed				100%			
04SC009 - Design, Supply and Installation of HVSB	Submission of subletting package for acceptance	21/4/2020		1/5/2020		-						
	Acceptance of subletting package	21/5/2020		30/5/2020		-						

Item	Major Activities & Submission in coming 3 months	Time					Progress (E&M contract)				Action	Remarks / Status
		Contract Planned Commencement Date	Anticipated / Actual Commencement Date	Contract Planned Finish Date	Anticipated / Actual Finish Date	% of time elapsed based on "updated date")	Unit	Total Quantity	Completed Quantity	Actual Progress %		
	Tender invitation	1/6/2020		14/6/2020		-						
	Tender award	1/7/2020		14/7/2020		-						
04SC010 - Design, Supply and Installation of LVSB	Submission of subletting package for acceptance	1/5/2020		14/5/2020		-						
	Acceptance of subletting package	1/6/2020		14/6/2020		-						
	Tender invitation	14/6/2020		30/6/2020		-						
	Tender award	1/7/2020		14/7/2020		-						
04SC011 - Design and Installation of Building	Submission of subletting package for acceptance	14/4/2020		30/4/2020		-						
	Acceptance of subletting package	14/5/2020		30/5/2020		-						
	Tender invitation	30/5/2020		14/6/2020		-						
	Tender award	21/6/2020		30/6/2020		-						
04SC012 - Facility Computerized Systems	Submission of subletting package for acceptance	14/5/2020		30/5/2020		-						
	Acceptance of subletting package	14/6/2020		30/6/2020		-						
	Tender invitation	1/7/2020		14/7/2020		-						
	Tender award	21/7/2020		14/8/2020		-						
<b>Plant and Materials (Marking Scheme)</b>												
PS Clause no. 6B.2.1 Inlet Pump	Submission of marking scheme for PM's acceptance (fourth draft)	1/5/2020	1/5/2020	1/9/2020	19/8/2020	Task Completed				100%		AECOM commented on 14 August 2020, Bestwise resubmitted on 19 Aug 2020.
	Submission of marking scheme for PM's acceptance	1/5/2020	1/5/2020	1/9/2020	19/8/2020	Task Completed				100%		Bestwise resubmitted on 19 Aug 2020.
	Acceptance of marking scheme by the PM	15/5/2020	20/8/2020	15/9/2020	1/9/2020	Task Completed				100%		AECOM accepted on 1 Sep 2020
	Tender invitation	29/5/2020	9/9/2020	29/9/2020	18/9/2020	Task Completed				100%		Tender invitation was conducted on 9 Sept 2020 and returned on 18 Sept 2020.
PS Clause no. 6B.2.1 Inlet Pump	Tender award	5/6/2020	19/9/2020	5/10/2020	7/10/2020	Task Completed				100%		Technical Submission Evaluation Report was submitted on 5 Oct 2020, Tender report was submitted on 7 Oct 2020. AECOM noted on 8 Oct 2020.
	Acceptance of tender award	19/6/2020	17/10/2020	19/10/2020	15/11/2020	Task Completed				-		
	Submission of marking scheme for PM's acceptance (third draft)	1/5/2020	14/5/2020	1/9/2020	19/8/2020	Task Completed				100%		AECOM commented on 14 August 2020, Bestwise resubmitted on 19 Aug 2020
	Submission of marking scheme for PM's acceptance	1/5/2020	14/5/2020	1/9/2020	19/8/2020	Task Completed				100%		Bestwise resubmitted on 19 Aug 2020
PS Clause no. 6B.2.4 MBR Pre-treatment Screen	Acceptance of marking scheme by the PM	15/5/2020	20/8/2020	15/9/2020	1/9/2020	Task Completed				100%		AECOM accepted on 1 Sep 2020
	Tender invitation	29/5/2020	20/11/2020	29/9/2020	11/12/2020	Task Completed				100%		Tender invitation was conducted on 20 Nov 2020 and returned on 11 Dec 2020. Tender Technical Submission Evaluation Report was submitted on 12 Jan 2021. AECOM noted on 22 Jan 2021.
	Tender award	5/6/2020	13/12/2020	5/10/2020	3/3/2021	Task Completed				100%		Tender Report was submitted on 4 Feb 2021, AECOM commented on 19 Feb 2021, Bestwise submitted supplementary information on 26 Feb 2021. AECOM noted on 3 Mar
PS Clause no. 6B.2.4	Submission of marking scheme for PM's acceptance	1/5/2020	14/5/2020	1/9/2020	2/9/2020	Task Completed				100%		AECOM commented on 1 September 2020, Bestwise resubmitted on 2 Sep 2020
	Submission of marking scheme for PM's acceptance	1/5/2020	3/9/2020	1/9/2020	2/9/2020	Task Completed				100%		Bestwise resubmitted on 2 Sep 2020
PS Clause no. 6B.2.4 Air Diffusion System	Acceptance of marking scheme by the PM	15/5/2020	20/8/2020	15/9/2020	1/9/2020	Task Completed				100%		AECOM accepted on 1 Sep 2020, subject to conditions.
	Tender invitation	29/5/2020	17/2/2021	29/9/2020	12/3/2021	Task Completed				100%		Procurement package would follow the approved format (i.e. aeration blower) Tender invitation was conducted on 17 Feb 2021. Addendum No. 1 was issued on 18 Feb 2021. Tender return date was extended from 26 Feb 2021 to 12 Mar 2021. Tender returned on 12 Mar 2021
	Tender award	5/6/2020	18/3/2021	5/10/2020	20/4/2021	Task Completed				-		Technical Submission Evaluation Report was submitted on 18 Mar 2021. AECOM noted on 30 Mar 2021. Tender Report was submitted on 8 Apr 2021. LOI was issued to supplier.
	Acceptance of tender award	19/6/2020	20/2/2021	19/10/2020	12/3/2021	Task Completed				-		
PS Clause no. 6B.2.4	Submission of marking scheme for PM's acceptance	14/5/2020	14/5/2020	14/9/2020	19/8/2020	Task Completed				100%		AECOM commented on 14 August 2020, Bestwise resubmitted on 19 Aug 2020
	Submission of marking scheme for PM's acceptance	14/5/2020	14/5/2020	14/9/2020	19/8/2020	Task Completed				100%		Bestwise resubmitted on 19 Aug 2020
PS Clause no. 6B.2.4 BR Aeration Blower	Acceptance of marking scheme by the PM	28/5/2020	20/8/2020	28/9/2020	1/9/2020	Task Completed				100%		AECOM accepted on 1 Sep 2020
	Tender invitation	11/6/2020	3/2/2021	12/10/2020	3/3/2021	Task Completed				100%		Procurement package was submitted to AECOM under CGS-066. AECOM replied on 29 Jan 2021. Tender invitation was conducted on 3 Feb 2021. Tender returned on 3 Mar 2021
	Tender award	18/6/2020	4/3/2021	19/10/2020	12/4/2021	Task Completed				-		Technical Submission Evaluation Report was submitted on 10 Mar 2021. AECOM noted on 19 Mar 2021. Tender Report was submitted on 24 Mar 2021. LOI was issued to supplier.
	Acceptance of tender award	2/7/2020	4/3/2021	2/11/2020	25/3/2021	Task Completed				-		AECOM accepted on 1 Sep 2020, subject to conditions.
PS Clause no. 6B.2.4	Submission of marking scheme for PM's acceptance	14/5/2020	1/5/2020	14/9/2020	2/9/2020	Task Completed				100%		AECOM commented on 1 September 2020, Bestwise resubmitted on 2 Sep 2020
	Submission of marking scheme for PM's acceptance	14/5/2020	3/9/2020	14/9/2020	2/9/2020	Task Completed				100%		Bestwise resubmitted on 2 Sep 2020

