



South East New Territories (SENT) Landfill Extension

Quarterly Environmental Monitoring & Audit Report No.4

April 2020

ERM

2507, 25/F One Harbourfront 18 Tak Fung Street Hunghom, Kowloon Hong Kong T: 2271 3000 F: 2723 5660 www.erm.com





South East New Territories (SENT) Landfill Extension

Environmental Certification Sheet EP-308/2008/B and FEP-01/308/2008/B

Reference Document/Plan

Document/Plan to be Certified/Verified:

Quarterly Environmental Monitoring & Audit Report No.4 for South East New Territories (SENT) Landfill Extension

Date of Report:

28 April 2020

Reference EM&A Manual Requirement

EM&A Manual:

Section 11.4

The quarterly EM&A summary report shall be prepared by the ET, certified by the ET Leader and verified by the IEC. The quarterly EM&A summary report should contain all information listed under Section 11.4 of the approved EM&A Manual.

ET Certification

I hereby certify that the above referenced document/plan complies with the above referenced EM&A Manual requirement.

Warchitt.

Frank Wan,

Environmental Team Leader:

(ERM Hong-Kong, Limited)

Date:

28 April 2020

IEC Verification

I hereby verify that the above referenced document/plan complies with the above referenced EM&A Manual requirement.

W.K. Chiu,

Independent Environmental Checker:

(Meinhardt Infrastructure and

Environment Limited)

Date: 4 May Liso

South East New Territories (SENT) Landfill Extension

Quarterly Environmental Monitoring & Audit Report No.4

Environmental Resources Management

2507, 25/F, One Harbourfront 18 Tak Fung Street Hunghom, Kowloon Hong Kong

Telephone: (852) 2271 3000 Facsimile: (852) 2723 5660 E-mail: post.hk@erm.com http://www.erm.com

Client:		Projec	t No:			
Green Valley Landfill Ltd.		0465169				
Summary:		Date:	Date:			
		28 A	oril 2020			
This document presents the Quarterly EM&A Report No.4 for South East New Territories (SENT) Landfill Extension		Approved by:				
		Frank Wan Partner				
1	Quarterly EM&A Report No.4 (Annex G revised)	AL	FW	FW	28 Apr 20	
0	Quarterly EM&A Report No.4	AL	FW	FW	13 Jan 20	
Revision	Description	Ву	Checked	Approved	Date	
This report has been prepared by Environmental Resources Management the trading name of 'ERM Hong-Kong, Limited', with all reasonable skill, care and diligence within the terms of the Contract with the client, incorporating our General Terms and Conditions of Business		Distribution				
and taking account of the resources devoted to it by agreement with the client.			Internal	Ce	OHSAS 18001:2007 ertificate No. OHS 515956	
We disclaim any responsibility to the client and others in respect of any matters outside the scope of the above.		\boxtimes	Public	Ce	BSI	
to third parti	s confidential to the client and we accept no responsibility of whatsoever nature es to whom this report, or any part thereof, is made known. Any such party report at their own risk.		Confide		ISO 9001 : 2008 Certificate No. FS 32515	



CONTENTS

EXECU	TIVE SUMMARY	1
1	INTRODUCTION	1
1.1	BACKGROUND	1
1.2	PROJECT DESCRIPTION	1
1.3	SCOPE OF THE EM&A REPORT	2
1.4	PROJECT ORGANISATION	2
1.5	SUMMARY OF CONSTRUCTION WORKS	3
1.6	SUMMARY OF EM&A PROGRAMME REQUIREMENTS	5
1.7	STATUS OF STATUTORY ENVIRONMENTAL COMPLIANCE WITH THE	
	Environmental Permit	7
1.8	STATUS OF OTHER STATUTORY ENVIRONMENTAL REQUIREMENTS	7
2	EM&A RESULTS	9
2.1	AIR QUALITY MONITORING	9
2.2	Noise Monitoring	11
2.3	SURFACE WATER QUALITY MONITORING	12
2.4	LANDSCAPE AND VISUAL MONITORING	14
2.5	EM&A SITE INSPECTION	15
2.6	Waste Management Status	18
2.7	IMPLEMENTATION STATUS OF ENVIRONMENTAL MITIGATION MEASURES	19
2.8	SUMMARY OF EXCEEDANCES OF THE ENVIRONMENTAL QUALITY PERFORMAN	NCE
	LIMIT	19
2.9	SUMMARY OF COMPLAINTS, NOTIFICATION OF SUMMONS AND SUCCESSFUL	
	PROSECUTIONS	19
3	CONCLUSION AND RECOMMENDATION	20

ANNEXES

- ANNEX A WORK PROGRAMME
- ANNEX B ENVIRONMENTAL MITIGATION IMPLEMENTATION SCHEDULE
- ANNEX C MONITORING SCHEDULE FOR THIS REPORTING PERIOD
- ANNEX D AIR QUALITY
- ANNEX D1 24-HOUR TSP MONITORING RESULTS
- ANNEX D2 EVENT AND ACTION PLAN FOR DUST MONITORING
- ANNEX D3 METEOROLOGICAL DATA
- ANNEX E NOISE
- ANNEX E1 NOISE MONITORING RESULTS
- ANNEX E2 EVENT AND ACTION PLAN FOR NOISE MONITORING
- ANNEX F SURFACE WATER QUALITY
- ANNEX F1 SURFACE WATER QUALITY MONITORING RESULTS
- ANNEX F2 EVENT AND ACTION PLAN FOR SURFACE WATER QUALITY MONITORING

ANNEX G CUMULATIVE STATISTICS ON EXCEEDANCES, ENVIRONMENTAL COMPLAINTS, NOTIFICATION OF SUMMONS AND STATUS OF PROSECUTIONS

EXECUTIVE SUMMARY

The SENT Landfill Extension (SENTX) forms an integral part in the Strategic Plan in maintaining the continuity of landfill capacity in the Hong Kong for the cost-effective and environmentally satisfactory disposal of waste. ERM-Hong Kong, Limited (ERM) is commissioned to undertake the role of Environmental Team (ET) for the construction, operation/restoration and aftercare of SENTX Project ("the Project") in accordance with the requirements specified in the Environmental Permit (EP), updated Environmental Monitoring and Audit (EM&A) Manual, the approved Environmental Impact Assessment (EIA) Report of the Project taking account of the latest design and other relevant statutory requirements. The construction (not including works related to site clearance and preparation) of the Project commenced on 2 January 2019.

This Quarterly EM&A report presents the EM&A works carried out during the period from 1 October to 31 December 2019 for the Project in accordance with the updated EM&A Manual.

Exceedance of Action and Limit Levels for Air Quality

No exceedance of Action and Limit Levels for construction air quality monitoring was recorded in the reporting period.

Exceedance of Action and Limit Levels for Noise

No exceedance of Action and Limit Levels for construction noise monitoring was recorded in the reporting period.

Exceedance of Action and Limit Levels for Surface Water Quality

No exceedance of Action and Limit Levels for surface water quality impact monitoring was recorded in the reporting period. Impact surface water quality monitoring could not be carried out on 3 October 2019 at DP6 and on 24 and 31 October 2019 and in November and December 2019 at all monitoring locations due to insufficient flow.

Environmental Complaints, Summons and Prosecutions

There were no complaints, notification of summons or prosecution recorded in the reporting period.

Reporting Change

There was no reporting change in the reporting period.

1 INTRODUCTION

1.1 BACKGROUND

The SENT Landfill Extension (SENTX) forms an integral part in the Strategic Plan in maintaining the continuity of landfill capacity in the Hong Kong for the cost-effective and environmentally satisfactory disposal of waste. The *Environmental Impact Assessment (EIA) Report* and the associated *Environmental Monitoring and Audit (EM&A) Manual* for the construction, operation, restoration and aftercare of the SENTX (hereafter referred to as "the Project") have been approved under the *Environmental Impact Assessment Ordinance (EIAO)* in May 2008 (Register No.: AEIAR-117/2008) (hereafter referred to as the approved EIA Report) and an Environmental Permit (EP-308/2008) (EP) was granted by the Director of Environmental Protection (DEP) on 5 August 2008.

Since then, applications for Variation of an Environmental Permit (No. VEP-531/2017) were submitted to EPD and the Variation of Environmental Permits (EP-308/2008/A and EP-308/2008/B) were granted on 6 January 2012 and 20 January 2017, respectively, as the Hong Kong SAR Government has decided to reduce the scale of the design scheme of SENTX assessed in the approved EIA Report and SENTX will only receive construction waste. In May 2018, a Further Environmental Permit (FEP) (FEP-01/308/2008/B) was granted to the SENTX's contractor, Green Valley Landfill, Limited (GVL).

ERM-Hong Kong, Limited (ERM) and Meinhardt Infrastructure and Environment Limited (Meinhardt) are commissioned to undertake the roles of Environmental Team (ET) and the Independent Environmental Checker (IEC), respectively, to undertake the EM&A activities for the Project in accordance with the requirements specified in the EP, updated EM&A Manual (1), approved EIA Report (2) taking account of the latest design and other relevant statutory requirements.

1.2 PROJECT DESCRIPTION

The SENTX is a piggyback landfill, occupying the southern part of the existing SENT Landfill (including its infrastructure area) and 13 ha of Tseung Kwan O (TKO) Area 137. A layout plan of the SENTX is shown in *Figure 1.1*. Under the latest design, the SENTX has a net void capacity of about 6.5 Mm³ and provides an additional lifespan of about 6 years, commencing operation upon exhaustion of the SENT Landfill. The SENTX will receive construction waste only.

The key implementation milestones of the Project are indicatively summarised in *Table 1.1*. The construction works of the Project commenced on 2 January 2019.

⁽¹⁾ ERM (2018). South East New Territories (SENT) Landfill Extension: Environmental Monitoring & Audit Manual

⁽²⁾ ERM (2007). South East New Territories (SENT) Landfill Extension - Feasibility Study: Environmental Impact Assessment Report




Table 1.1 Estimated Key Dates of Implementation Programme

Key Stage of the Project	Indicative Date
Start construction	2 January 2019
Commissioning of new infrastructure facilities	2020
Demolition of existing infrastructure facilities	2021
Start waste intake at SENTX	2021 or upon exhaustion of SENT Landfill
Estimated exhaustion date of SENTX	2027
End of aftercare for SENTX	2057

The major construction works of the SENTX includes:

- Site formation at the TKO Area 137 and the existing infrastructure area at SENT Landfill;
- Construction of surface and groundwater drainage systems;
- Construction of the leachate containment and collection systems;
- Construction of new leachate and landfill gas treatment facilities, site offices, maintenance yards at the new infrastructure area;
- Construction of new pipelines to transfer the leachate and landfill gas collected from the existing SENT Landfill to the treatment facilities at the new infrastructure area;
- Construction of the site access and new waste reception facilities; and
- Demolition of the facilities at the existing SENT Landfill infrastructure area.


1.3 Scope of the EM&A Report

This is the Quarterly EM&A Report for the Project which summarises the key findings of the EM&A programme during the reporting period from 1 October to 31 December 2019 for the construction works.

1.4 PROJECT ORGANISATION

The organisation structure of the Project is presented in *Figure 1.2*.

Figure 1.2 Organisation Chart



Contact details of the key personnel are summarized in *Table 1.2* below.

Table 1.2 Contact Information of Key Personnel

Party	Position	Name	Telephone
Contractor	Project Manager	Gary Barnicott	2706 8827
(Green Valley Landfill	Complaint Hotline		2706 8682
Limited)			
Environmental Team (ET)	ET Leader	Frank Wan	2271 3152
(ERM-Hong Kong, Limited)			
Independent Environmental	IEC	Fredrick Leong	2859 1739
Checker (IEC)			
(Meinhardt Infrastructure			
and Environment Limited)			

1.5 SUMMARY OF CONSTRUCTION WORKS

The programme of the construction is shown in *Annex A*. As informed by the Contractor, the major works carried out in this reporting period include:

October 2019

- Rebar fixing, concreting and formwork erection for the plinth and control buildings and placing generator at Landfill Gas Plant area;
- Excavating, removing and replacing unsuitable fill materials;
- Sediment trap remedial works;
- Construction of drop inlet shaft, outlet box culvert and X9B channel;
- Rebar fixing, formwork and concreting to the Leachate Treatment Plant (LTP) area and EPD, GVL and laboratory buildings;

- Rebar, formwork and concreting to the substructure of infrastructure buildings (EPD, GVL and laboratory buildings);
- Installation of ammonia stripping plant, equalization tank 2 and sequencing batch reactor tank 1 at LTP area;
- Construction of perimeter bund for Cell 1X and 2X;
- Maintenance and improvement of the temporary surface water drainage;
- Shotcreting and mass concrete for Buttress Wall;
- Installing groundwater pipe works along eastern perimeter bund; and
- CLP trench works.

November 2019

- Rebar fixing, concreting and formwork erection for the plinth and the fitout work for the control building of Landfill Gas Plant area and placing of landfill gas generator;
- Excavating, removing and replacing unsuitable fill materials;
- Sediment trap remedial works;
- Construction of drop inlet shaft and last bay of outlet box culvert;
- Rebar fixing, formwork and concreting to the plinth of tanks at Leachate Treatment Plant (LTP) and construction of superstructure of Bioplant buildings;
- Rebar, formwork and concreting to the substructure of infrastructure buildings (EPD, GVL and laboratory buildings);
- Backfilling works around the raft foundation of maintenance building;
- Installation of ammonia stripping plant, equalization tank, sequencing batch reactor tank and treated effluent tank at LTP area;
- Construction of perimeter bund for Cell 1X and 2X;
- Maintenance and improvement of the temporary surface water drainage;
- Shotcreting and mass concrete for Buttress Wall;
- Installing groundwater pipe works from East to West in Cell 2X;
- CLP trench works;
- Liner installation at Cell 1X; and
- Construction of X9B channel.

December 2019

- Building services and fitting-out works for control building of Landfill Gas Plant;
- Road paving of Landfill Gas Plant;
- Flares and cooling towers installation of Landfill Gas Plant;
- Excavating, removing and replacing unsuitable fill materials;
- Construction of base slab of outlet box culvert of bay F2;
- Rebar fixing, formwork and concreting to the superstructure of laboratory building, GVL building and EPD building;
- Rebar fixing, formwork and concreting to the on-grade slab and roof slab of biopant;
- Installation of ammonia stripping plant, equalization tank, sequencing batch reactor tank and treated effluent tank at Leachate Treatment Plant (LTP) area;
- Construction of perimeter bund for Cell 2X;
- Maintenance and improvement of the temporary surface water drainage;
- Shotcreting and mass concrete for Buttress Wall;
- Installing groundwater pipe works from South to North in Cell 3X;
- Liner installation at Cell 1X and 2X;
- Construction of perimeter bund channel; and
- Construction of pits and ducting for underground utilities in Area X1 and X2

The implementation schedule of the mitigation measures recommended in the Updated EM&A Manual is presented in *Annex B*.

1.6 SUMMARY OF EM&A PROGRAMME REQUIREMENTS

The status for all environmental aspects are presented in *Table 1.3*. The EM&A requirements remained unchanged during the reporting period.

Table 1.3 Summary of Status for the Environmental Aspects under the Updated EM&A Manual

Parameters	Status
Air Quality	

Parameters	Status		
Baseline Monitoring	The results of baseline air quality monitoring were reported in		
	Baseline Monitoring Report and submitted to EPD under EP		
	Condition 3.3		
Impact Monitoring	On-going On-going		
Noise			
Baseline Monitoring	The results of baseline noise monitoring were reported in		
	Baseline Monitoring Report and submitted to EPD under EP		
	Condition 3.3		
Impact Monitoring	On-going On-going		
Surface Water Quality			
Baseline Monitoring	The results of baseline surface water quality monitoring were		
	reported in Baseline Monitoring Report and submitted to EPD		
	under EP Condition 3.3		
Impact Monitoring	On-going On-going		
Waste Management			
Waste Monitoring	On-going On-going		
Landscape and Visual			
Baseline Monitoring	The results of baseline landscape and visual monitoring were		
	reported in Baseline Monitoring Report and submitted to EPD		
	under EP Condition 3.3		
Construction Phase Audit	On-going On-going		
Site Environmental Audit			
Regular Site Inspection	On-going On-going		
Complaint Hotline and Email	On-going On-going		
Channel			
Environmental Log Book	On-going On-going		

Taking into account the construction works, impact monitoring of air quality, noise, surface water quality and waste management were carried out in the reporting period. The monitoring schedule of air quality, noise and surface water quality monitoring are provided in *Annex C*.

The EM&A programme also involved environmental site inspections and related auditing conducted by the ET for checking the implementation of the required environmental mitigation measures recommended in the approved EIA Report and relevant EP submissions. To promote the environmental awareness and enhance the environmental performance of the contractors, environmental trainings and regular environmental management meetings were conducted during the reporting period, which are summarised as below:

- Three environmental management meetings were held with the Contractor, ER, ET, IEC and EPD on 16 October, 13 November and 19 December 2019; and
- Environmental toolbox trainings on the following topics were provided by the Contractor to the workers:
 - Tree Protection on 15 October 2019;
 - Renewable Energy on 31 October 2019;
 - Waste Reduction in Construction Industry on 7 November 2019;
 - Good Practice of Wastewater Management in Construction Sites on 26 November 2019;

- Chemical Waste Handling on 10 December 2019; and
- Vehicle Maintenance Practices on 16 December 2019.

1.7 STATUS OF STATUTORY ENVIRONMENTAL COMPLIANCE WITH THE ENVIRONMENTAL PERMIT

The status of statutory environmental compliance with the EP conditions under the EIAO, submission status under the EP and implementation status of the recommended mitigation measures are presented in *Table 1.4*.

Table 1.4 Status of Submissions required under the EP and Implementation Status of the recommended Mitigation Measures

EP Condition	Submission / Implementation Status	Status
2.3	Management Organisation of Main Construction Companies	Submitted and accepted by EPD.
2.4	Setting up of Community Liaison Group	Community Liaison Group was set up.
2.5	Submission of Detailed Landfill Gas Hazard Assessment Report	Submitted, and accepted by EPD on 10 January 2019.
2.6	Submission of Restoration and Ecological Enhancement Plan	Submitted to EPD on 28 June 2019.
2.7	Setting up of Trial Nursery	Trial Nursery works was commenced on 28 August 2019.
2.8	Advance Screen Planting	Advance Screen Planting works were completed on 28 June 2019.
2.9	Provision of Multi-layer Composite Liner System	Under implementation.

1.8 STATUS OF OTHER STATUTORY ENVIRONMENTAL REQUIREMENTS

The environmental licenses and permits (including EP, *Water Pollution Control Ordinance* (WPCO) discharge license, registration as a chemical waste producer, and construction noise permit) that are valid in the reporting period are presented in *Table 1.5*. No non-compliance with environmental statutory requirements was identified.

Table 1.5 Status of Statutory Environmental Requirements

Description	Ref No.	Status
Environmental Permit	EP-308/2008	Granted on 5 August 2008
Variation of Environmental Permit	EP-308/2008/A	Granted on 6 January 2012
	EP-308/2008/B	Granted on 20 January 2017
Further Environmental Permit	FEP-01/308/2008/B	Granted on 16 May 2018
Water Discharge License under WPCO (Permit Holder: Chun Wo)	Licence No.: WT00033525- 2019	Validity from 27 March 2019 to 31 March 2024
Billing Account for Disposal of Construction Waste	Chit Account Number: 5001692	Approved on 28 December 2005
Registration as a Chemical Waste Producer (Permit Holder: Chun Wo)	5213-839-C3507-10	Issued on 23 August 2018

Description	Ref No.	Status
Registration as a Chemical Waste Producer (Permit Holder: REC)	5518-839-R2289-06	Issued on 24 October 2019
Construction Noise Permit (Permit Holder: Chun Wo)	GW-RE0695-19	Validity from 9 September 2019 to 3 March 2020 (cancelled with effect from 16 December 2019 at 07:00 hrs)
	GW-RE1001-19	Validity from 16 December 2019 to 10 June 2020
Construction Noise Permit (Permit Holder: REC)	GW-RE0831-19	Validity from 17 October 2019 to 30 December 2019

2 EM&A RESULTS

The EM&A programme for the Project required environmental monitoring for air quality, noise and surface water quality as well as environmental site inspections for air quality, noise, surface water quality, waste management, and landscape and visual impacts. The EM&A requirements and related findings for each component are summarised in the following sections.

2.1 AIR QUALITY MONITORING

2.1.1 Monitoring Requirements and Equipment

According to the updated EM&A Manual of the Project, impact air quality monitoring (dust, in term of Total Suspended Particulates (TSP)) was carried out at the two designated monitoring locations (i.e. DM1 and DM2) at a 6-day interval. It is proposed and agreed by IEC and EPD that the two existing TSP monitoring stations (i.e. TKO-A1 and TKO-A2a) currently operating by the Civil Engineering and Development Department (CEDD) can be used to monitor the 24-hour TSP impact associated with the SENTX construction. The dust monitoring results were obtained from CEDD on regular basis.


The Action and Limit Levels of the air quality monitoring is provided in *Table 2.1* below.

Table 2.1 Action and Limit Levels for 24-hour TSP

Monitoring Station	Action Level	Limit Level
DM-1 - Site Egress of TKO Area 137 Fill Bank	204 μg m- ³	260 μg m- ³
DM-2A -Combined Reception and Exit Office (CREO) of TKO Area 137 Fill Bank	193 μg m- ³	260 μg m- ³

High volume air samplers (HVSs) in compliance with the specifications listed under Section 3.2.2 of the updated EM&A Manual were used to measure 24-hour TSP levels at the CEDD dust monitoring stations. The HVSs were calibrated upon installation and thereafter at bi-monthly intervals to check the validity and accuracy of the results.

The equipment used in the impact air quality monitoring programme and monitoring locations are summarised in *Table 2.2* and illustrated in *Figure 2.1* respectively.



 $File: T. \\ IGIS/CONTRACT/0465169 \\ Imxd/0465169 \\ Environmental_Impact_Monitoring_Locations. \\ mxd/Date: 28/5/2019$

Management



Table 2.2 Dust Monitoring Details

Monitoring Station	Location	Parameter	Frequency and Duration	Monitoring Dates	Equipment
DM1	Site Egress of TKO Area 137 Fill Bank	24-hour TSP	Once every 6 days during the	1, 7, 13, 19, 25, 31 October 2019	HVS Greasby 105 (S/N: 9795 (ET/EA/003/18))
DM2	Combined Reception and Exit Office (CREO) of TKO Area 137 Fill		construction phase of the Project	6, 12, 18, 24, 30 November 2019 6, 12, 18, 24, 30	HVS Andersen G1051 (S/N: 1176 (ET/EA/003/05))
	Bank			December 2019	

2.1.2 Monitoring Schedule for the Reporting Period

The schedule for air quality monitoring during the reporting period is provided in *Annex C*.

2.1.3 Results and Observations

The 24-hour TSP monitoring results are summarised in *Table 2.3*. The detailed monitoring results and the graphical presentation of the 24-hour TSP monitoring results at each monitoring location are provided in *Annex D1*.

Table 2.3 Summary of 24-hour TSP Monitoring Results in the Reporting Period

Month	Monitoring	24-hr TSP Concentration (μg m ⁻³)		Action Level	Limit Level
	Station	Average	Range	(μg/m³)	(μg/m³)
October 2019	DM-1	91	80 - 102	204	260
	DM-2	90	87 - 97	193	260
November 2019	DM-1	95	84 - 106	204	260
	DM-2	100	88 - 106	193	260
December 2019	DM-1	108	92 - 116	204	260
	DM-2	93	80 - 102	193	260

The major dust sources in the reporting period included fugitive dust emission from exposed area in SENTX, as well as nearby operations of the existing SENT landfill and the TKO Area 137 Fill Bank.

All the 24-hour TSP results measured at the two monitoring stations were below the Action and Limit Levels in the reporting period. No additional measure is thus required in accordance with the Event and Action Plan presented in *Annex D2*.

2.1.4 Meteorological Data

Meteorological data obtained from the on-site meteorological monitoring station at the existing SENT landfill (see *Figure 2.1*) were used for the dust monitoring and are shown in *Annex D3*. The meteorological station will be moved to a new location at SENTX infrastructure area as per the updated EM&A Manual after the construction of the new infrastructure area is completed. For the purpose of this EM&A programme, it is considered that

meteorological data obtained at the existing SENT landfill meteorological monitoring station are representative of the Project area and could be used for the interpretation of the construction phase dust monitoring results.

2.2 Noise Monitoring

2.2.1 Monitoring Requirements and Equipment

According to the updated EM&A Manual of the Project, impact noise monitoring was conducted weekly at the monitoring location (i.e. NM1) to obtain one set of 30 minutes measurement between 07:00 and 19:00 hours on normal weekdays.

The Action and Limit Levels for construction noise of the Project are provided in *Table 2.4* below.

Table 2.4 Action and Limit Levels for Construction Noise

Time Period	Action Level (a)	Limit Level (b)
07:00 – 19:00 hrs on normal weekdays	When one documented complaint is received from any one of the noise sensitive receivers (NSRs)	75 dB(A) at NSRs
	or	
	75 dB(A) recorded at the monitoring station	

Notes:

- (a) 75dB(A) along and at about 100m from the SENTX site boundary was set as the Action Level
- (b) Limits specified in the GW-TM and IND-TM for construction and operational noise, respectively.

Noise monitoring was performed by ALS Technichem (HK) Pty Ltd (HOKLAS Registration No. 066) using a sound level meter placed at the designated monitoring station NM1 (see *Figure* 2.1) in accordance with the requirements stipulated in the updated EM&A Manual. Acoustic calibrator was deployed to check the sound level meter at a known sound pressure level. Details of the deployed equipment are provided in *Table* 2.5.

Table 2.5 Noise Monitoring Details

Monitoring	Location	Parameter	Frequency and	Monitoring	Equipment
Station (1)			Duration	Dates	
NM1	SENTX Site	$L_{eq~(30~min)}$	Once per week	3, 9, 17, 24, 31	Sound Level
	Boundary	measurement	for 30 mins	October 2019	Meter: B&K
	(North)	between 07:00	during the	7, 15, 21, 28	2238 (S/N:
		and 19:00	construction	November 2019	2285762)
		hours on	period of the	5, 12, 18, 27	
		normal	Project	December 2019	Acoustic
		weekdays			Calibrator:
		(Monday to			Rion NC-75
		Saturday)			(S/N:
					34680623)
					Rion NC-74
					(S/N:
					34657231)

2.2.2 Monitoring Schedule for the Reporting Period

The schedule for noise monitoring during the reporting period is provided in *Annex C*.

2.2.3 Results and Observations

A total of 13 impact noise monitoring events were scheduled during the reporting period. However, monitoring was not conducted on 5 December 2019 due to adverse weather condition. The noise monitoring results are summarised in *Table 2.6* and graphically presented in *Annex E1*.

Table 2.6 Summary of Construction Noise Monitoring Results in the Reporting Period

Month	Monitoring	Measured Noise Level Leq (30 min), dB(A)							
	Station	Average	Range	Action and Limit Level					
October 2019	NM1	53.1	50.8 - 55.1	75					
November 2019	NM1	54.0	52.1 - 57.0	75					
December 2019	NM1	51.9	51.6 - 52.3	75					

Major noise sources identified during the noise monitoring included noise from operations of the existing SENT landfill and the TKO Area 137 Fill Bank, aircrafts and insects.

No exceedance of the Action and Limit Levels for construction noise monitoring was recorded in the reporting period. No further mitigation measure was required in accordance with the Event and Action Plan presented in *Annex E2*.

2.3 SURFACE WATER QUALITY MONITORING

2.3.1 Monitoring Requirements and Equipment

According to the updated EM&A Manual of the Project, impact surface water quality monitoring were carried out at the three designated surface water

discharge points (i.e. DP3, DP4 and DP6) weekly to ensure that the SENTX will not cause adverse water quality impact. Temporary relocation of surface water discharge point DP4 to DP4 (Future, temporary) as an interim arrangement due to site constraints and construction sequence was approved by EPD on 14 May 2019. Impact surface water quality monitoring was carried out at DP4 (Future, temporary) (i.e. DP4T) from the monitoring event on 16 May 2019. In addition, suspension of impact surface water quality monitoring at DP3 was approved under the Baseline Monitoring Report by EPD on 24 July 2019 until the actual commencement of construction works affecting DP3 in 2021.

Dissolved Oxygen (DO) and pH value were measured *in situ* whereas the level of suspended solids (SS) were determined by ALS Technichem (HK) Pty Ltd (HOKLAS Registration No. 066).

The Action and Limit Levels of the surface water quality impact monitoring are provided in *Table 2.7*.

Table 2.7 Action and Limit Levels for Surface Water Quality

Parameters	Action Level	Limit Level	Limit Level		
	DP4 & DP6				
DO	< 5.80 mg/L	< 5.42 mg/L			
SS	> 11.7 mg/L	> 12.7 mg/L			
pН	> 8.39	> 8.40			

The locations of the monitoring stations for the Project are shown in *Figure 2.1*. All *in situ* monitoring instruments were checked, calibrated and certified by a laboratory accredited under HOKLAS or other international accreditation scheme before use, and subsequently re-calibrated at 3 monthly intervals throughout all stages of the surface water quality monitoring programme. Calibration for a DO meter was carried out before measurement according to the instruction manual of the equipment model. Details of the equipment used in the impact surface water quality monitoring works are provided in *Table 2.8*.

Table 2.8 Impact Surface Water Quality Monitoring Details

Monitoring Station	Location	Frequency	Monitoring Dates	Parameter	Equipment
DP4 (Future, temporary)	Surface water discharge point DP4	Weekly	3, 9, 17, 24, 31 October 2019 7, 15, 21, 28 November 2019	•pH •DO •SS	YSI Professional DSS (S/N: 15H102620)
DP6	Surface water discharge point DP6	-	5, 12, 18, 27 December 2019	•SS	YSI Professional DSS (S/N: 17B102764)

Notes:

- (a) DP4 was temporary relocated to DP4 (Future, temporary) (i.e. DP4T) as an interim discharge point from the monitoring event on 16 May 2019.
- (b) Impact surface water quality monitoring at DP3 was suspended from the monitoring event on 25 July 2019 until the actual commencement of construction works affecting DP3 in 2021.

2.3.2 Monitoring Schedule for the Reporting Period

The schedule for surface water quality monitoring during the reporting period is provided in *Annex C*.

2.3.3 Results and Observations

A total of 13 monitoring events for impact surface water quality monitoring were scheduled at all designated monitoring stations during the reporting period. However, sampling could not be carried out on 3 October 2019 at DP6 and on 24 and 31 October 2019 and in November and December 2019 at all monitoring locations due to insufficient flow. Impact water quality monitoring results and graphical presentations are provided in *Annex F1*.

No exceedances of the Action and Limit Levels were recorded for impact surface water quality monitoring in the reporting period and no action is thus required to be undertaken in accordance with the Event and Action Plan presented in *Annex F2*.

2.4 LANDSCAPE AND VISUAL MONITORING

2.4.1 Monitoring Requirements

According to the updated EM&A Manual of the Project, the monthly landscape and visual audit was conducted on 25 October, 26 November and 30 December 2019 to monitor the implementation of the landscape and visual mitigation measures during construction phase.

All relevant environmental mitigation measures listed in the approved EIA Report and the updated EM&A Manual and their implementation status are summarised in *Annex B*.

2.4.2 Results and Observations

The Contractor has implemented environmental mitigation measures as stated in the approved EIA Report and the EM&A Manual.

Regarding the landscape and visual audit, the Contractor was reminded to maintain the advance screen planting works as soon as possible to ensure effective screening of views of project works from the High Junk Peak Trail. The Contractor has considered the mitigation measures during the design phase, including the preparation of the Construction Drawings and Detailed Landscape Design Drawings.

2.5 EM&A SITE INSPECTION

Site inspections were carried out on a weekly basis with the Contractor, IEC and ER to monitor the implementation of proper environmental pollution control and mitigation measures for air quality, noise, surface water quality and waste management under the Project. In the reporting period, 13 site inspections were carried out on 3, 10, 16, 24 and 31 October, 7, 13, 21 and 28 November and 5, 12, 19, 24 and 31 December 2019.

Key observations during the site inspections are summarized in *Table 2.9*.

Table 2.9 Key Observations Identified during the Site Inspections in this Reporting Period

Inspection Date	Environmental Observations and Recommendations
3 October 2019	The Contractor shall remove the exposed soil placed along the DP4T channel (near buttress wall) to reduce SS runoff to the channel
	and remove the deposited silt and grit at the channel regularly.
	 The Contractor shall clear the general refuse near future EPD building.
	The Contractor shall dispose of the waste accumulated in the refuse
	skip near DP6 regularly to minimize odour and pest issues.
10 October 2019	The Contractor shall label the chemical placed near future bioplant
	building and dispose of as chemical waste in an enclosed container
	in accordance with the Code of Practice.
	The Contractor shall clear the general refuse near future bioplant
	building and dispose of the waste accumulated regularly.
16 October 2019	The Contractor shall replace the NRMM label on the roller near
	sediment trap and ensure all NRMM labels displayed on site are in
	correct size as specified in the APCO.
	 The Contractor shall maintain the concrete bund along the DP4T
	channel (near buttress wall) to minimize SS runoff to the channel
	and remove the deposited silt and grit at the channel regularly.
	The Contractor shall provide drip trays for all chemicals placed near
	future laboratory building and label the chemicals in accordance
	with the Code of Practice.
24 October 2019	The Contractor shall clear the oil spillage near buttress wall and
	handle the clean-up materials as chemical waste.

Inspection Date	Environmental Observations and Recommendations
31 October 2019	The Contractor shall clear the oil spillage in the future laboratory
	building and handle the clean-up materials as chemical waste.
	 The Contractor shall clear and dispose of the general refuse near site
	entrance and future LFG plant and the construction waste near
	future EPD building regularly to reduce odour and pest impacts.
	The Contractor shall collect general refuse in enclosed bins
	separately from recyclables and chemical waste near DP4T Wetsep
	and DP6.
7 November 2019	• -
13 November 2019	8
	channel to reduce pest and odour issues.
	The Contractor shall replace the NRMM labels on the roller and Output DP4T to appear all NRMM labels displayed an aircraft.
	excavator near DP4T to ensure all NRMM labels displayed on site
24 24 1 2040	are clearly visible and in correct size as specified in the APCO.
21 November 2019	8
	areas with loading and unloading activities.
	The Contractor shall clear the oil spillage at the roller near DP4T
	and handle the clean-up materials as chemical waste.
	The Contractor shall avoid accumulation of liquid in the drip tray
	near buttress wall and shall treat the clean-up materials as chemical
	waste.
	The Contractor shall store the general refuse near sediment trap
	properly in a refuse skip and dispose of the waste regularly to
	reduce pest and odour issues.
28 November 2019	The Contractor shall increase watering frequency and enhance
	watering to the site, especially to the main haul road and around
	works areas in Cell 2X.
	The Contractor shall avoid accumulation of stagnant water and
	remove the waste disposed at X9B culvert.
	The Contractor shall dispose of the chemical waste in the refuse
	skip near buttress wall separately in the chemical waste cabinet.
	• The Contractor shall dispose of the general refuse accumulated near
	EPD building and bioplant building regularly to reduce odour and
	pest issues.
5 December 2019	The Contractor shall maintain the silt fencing along the DP3 channel
	to minimize SS runoff to the channel.
	The Contractor shall provide drip trays for the chemicals placed
	near X9B culvert and LTP.
	• The Contractor shall store the general refuse near buttress wall in
	enclosed bins and dispose of the waste accumulated on site
	regularly.
	The Contractor shall post the "No Smoking" and "No Naked
	Flame" notices around the construction site, especially around
	confined space at outlet dual culvert.
12 December 2019	
	exposed area at Cell 1X and the main haul road.
	The Contractor shall replace the NRMM label on the excavator near
	Cell 2X and ensure all NRMM labels displaced on site are in correct
	color and clearly visible. The Contractor shall not discharge the untreated site water at DP6
	The Contractor shall not discharge the untreated site water at DP6 outside the site boundary.
	outside the site boundary.
	The Contractor shall provide drip tray fir chemicals stored at the
	outlet box culvert.
	The Contractor shall remove the wash-water at the concrete truck
	washing area and maintain the platform to avoid overflow of wash-
	water to the DP4T channel.

Inspection Date	Environmental Observations and Recommendations
19 December 2019	 The Contractor shall replace the NRMM label on the excavator near X9B channel to ensure all NRMM labels displaced on site are in correct colour and clearly visible. The Contractor shall cover the exposed soil at DP6 to minimize SS runoff to the channel. The Contractor shall maintain and remove the deposited silt and grit at the temporary drain near future LTP.
	The Contractor shall avoid accumulation of stagnant water and maintain the site drainers near the site or transce
24 December 2019	 maintain the site drainage near the site entrance. The Contractor shall maintain and remove the deposited silt and grit at the temporary drain near future LTP. The Contractor shall clean up the oil leakage near the site entrance and handle the clean-up materials as chemical waste. The Contractor shall provide drip trays for the chemicals placed near X9B channel and the future bioplant. The Contractor shall maintain the temporary drain near the site entrance and ensure the pump is functioning efficiently. The Contractor shall dispose of the waste accumulated on site regularly to reduce odour and pest issues and store the general refuse near the wheel washing facilities, future LTP and buttress wall properly.
31 December 2019	 The Contractor shall maintain the bund along the DP4T channel near buttress wall to minimize SS runoff to the channel. The Contractor shall maintain site drainage and remove the stagnant water accumulated near X9B, at future maintenance building and at the temporary drain at Southern site boundary. The Contractor shall segregate and store the construction waste at X9B, near future maintenance building and at future GVL building properly in refuse skips and dispose of the waste accumulated regularly.

The Contractor has rectified all of the observations identified during environmental site inspections in the reporting period. Key environmental deficiencies identified and the corresponding rectification actions are presented in *Table 2.10*.

Table 2.10 Summary of Environmental Deficiencies Identified and Corresponding Additional Control Measures

Deficiencies	Rectifications Implemented	Proposed Additional Control Measures				
Surface Water						
Intercepting channels & drainage system	Reviewed drainage plan.	 Provision of additional drainage channels. Expedite the construction of permanent sediment trap and discharge culverts. 				
DP channels (design & regular silt removal)	 Carried out regular maintenance and cleaning of channels. DP4 channel: Area near the channel was paved with concrete and a bund was built. DP6 channel: Gravel piles on the channel were covered with concrete which serve as blocks for running water and to divide the channel into several sections. A pump was placed in the water zone in the upstream section to pump water to the Wetsep for treatment prior to the discharge to the last section before the weir plate. DP6: Pipes through the gravel piles between different channel sections were covered with geotextiles to block debris and silt. 	N.A.				
Stockpiles & exposed soil	• Installed silt fencing near surface water channel along DP6 channel.	Improve soil covering.Compaction and cover for stockpiles and soil slopes.				
Wetsep (treatment capacity & number)	 Reviewed Wetsep capacity. Chemicals dosage of the Wetsep was increased to enhance the efficiency. 	Install additional Wetsep.				
Backflow / ponding during heavy rainfall	Raised with EPD (LDG) and CEDD.	N.A.				

2.6 WASTE MANAGEMENT STATUS

The Contractor has registered as a chemical waste producer under the Contract. Sufficient numbers of receptacles were available for general refuse collection and sorting.

As informed by the Contractor, waste generated during this reporting period include mainly inert C&D materials. Reference has been made to the waste flow table prepared by the Contractor. The quantities of different types of wastes and imported fill materials are summarised in *Table 2.11*.

Table 2.11 Quantities of Different Waste Disposed and Imported Fill Materials

Month/ Year	Inert C&D Materials ^(a) (in '000m ³)	Imported Fill (in '000kg)		Inert Construction Waste Re- used	Non-inert Construction Waste (b) (in '000m³)	Recyclable Materials (c) (in '000kg)	Chemical Wastes (in '000kg)	
		Rock	Soil	(in '000m³)				
October 19	0.064	0	10567.52	0	0.087	0	0	
November	0.410	0	17130.00	0	0.077	0	0	
19								
December	0	0	4954.21	0	0.065	0	0	
19								

Notes:

- (a) Inert construction wastes include hard rock and large broken concrete, and materials disposed as public fill. Density assumption: $1.6 \text{ (t/m}^3)$ for public fill
- (b) Non-inert construction wastes include general refuse disposed at landfill. Density assumption: $0.9 \, (t/m^3)$ for general refuse.
- (c) Recyclable materials include metals, paper, cardboard, plastics and others.

2.7 IMPLEMENTATION STATUS OF ENVIRONMENTAL MITIGATION MEASURES

A summary of the Environmental Mitigation Implementation Schedule is presented in *Annex B*. The necessary mitigation measures were implemented properly for the Project.

2.8 SUMMARY OF EXCEEDANCES OF THE ENVIRONMENTAL QUALITY PERFORMANCE LIMIT

The 24-hour TSP monitoring results and construction noise monitoring results complied with the Action and Limit Levels in the reporting period. No exceedance of Action and Limit Levels for surface water quality impact monitoring was recorded in the reporting period. Sampling could not be carried out for the scheduled impact surface water quality monitoring events on 3 October 2019 at DP6 and on 24 and 31 October 2019 and in November and December 2019 at all monitoring locations due to insufficient flow.

Cumulative statistics on exceedances is provided in *Annex G*.

2.9 SUMMARY OF COMPLAINTS, NOTIFICATION OF SUMMONS AND SUCCESSFUL PROSECUTIONS

There were no complaints, notification of summons or prosecution recorded in the reporting period.

Statistics on complaints, notifications of summons and successful prosecutions are summarised in *Annex G*.

3 CONCLUSION AND RECOMMENDATION

This Quarterly EM&A Report presents the findings of the EM&A activities undertaken during the period from 1 October to 31 December 2019 in accordance with the updated EM&A Manual and the requirements of the Environmental Permit (*EP-308/2008/B*).

Air quality (24-hour TSP), noise and water quality (DO, pH and SS) monitoring were carried out in the reporting period. Results for air quality monitoring (24-hour TSP) complied with the Action and Limit Levels in the reporting period. No Action and Limit Levels exceedances were recorded for construction noise monitoring. No exceedance of Action and Limit Levels for surface water quality impact monitoring was recorded in the reporting period. Impact surface water quality monitoring could not be carried out on 3 October 2019 at DP6 and on 24 and 31 October 2019 and in November and December 2019 at all monitoring locations due to insufficient flow.


Fourteen environmental site inspections were carried out during the reporting period. Environmental deficiencies were identified during the site inspection and the Contractor has proposed additional control measures to rectify the deficiencies.

There were no complaints, notification of summons or prosecution recorded in the reporting period.

It is noted that most environmental pollution control and mitigation measures were properly implemented and the construction activities of the Project did not introduce any adverse impact to the sensitive receivers in the reporting period. Yet, some environmental deficiencies were identified during the reporting period and additional control measures have been proposed by the Contractor to rectify the corresponding deficiencies. The monitoring programme has been reviewed and was considered as adequate to cater for the nature of works in progress. Change to the monitoring programme was thus not recommended at this stage. The monitoring programme will be evaluated as appropriate in the next reporting period. The ET will keep track on the construction works to confirm compliance of environmental requirements and the proper implementation of all necessary mitigation measures.

Annex A

Work Programme



510 511 512 513 514 515 516 517 518 519 520 521 522 523 524 525 526 527 528 529 530 531 532 533 534 535 536 537 538 539 540 541 542 543 544 545 546 547 548 549 550 551 552 553	SA2.6.00 SA2.6.00 6.03.2 6.03.2	 6.03 Civ 6.03.2 La	ID .	Activity Name		_		Total Predecessor Details	Successor Details
510 511 512 513 514 515 516 517 518 519 520 521 522 523 524 525 526 527 528 529 530 531 532 533 534 535 536 537 538 539 540 541 542 543 544 545 546 547 548 549 550 551 552 553	SA2.6.0 3 6.03.2 6.03.2	6.03.2 La	<i>ı</i> il Engir		Dur	Sta		Float	Successor Details
512 513 514 515 516 517 518 519 520 521 522 523 524 525 526 527 528 529 530 531 532 533 534 535 536 537 538 539 540 541 542 543 544 545 546 547 548 549 550 551 552 553	6.03.2	.2	andfill C	ineering Works Cell 2			19 13-Apr-23 19 23-Jan-21		
513 514 515 516 517 518 519 520 521 522 523 524 525 526 527 528 529 530 531 532 533 534 535 536 537 538 539 540 541 542 543 544 545 546 547 548 549 550 551 550 551 552 553 554 555 566 577 578 578 578 578 578 578 578	6.03.2		63-1000	Earth bund (Eastern)				9 11-1100: FS, 23-2500: FS, 53-4200: FS, 53-1400: FS 53-2800: FS	53-3500: FS, 63-1500: FS, 63-1800: FS, 63-1900: FS, 63-2000: FS, 63-2100: FS, 63-2200: FS, M12. 1: FS -50, M12.
513 514 515 516 517 518 519 520 521 522 523 524 525 526 527 528 529 530 531 532 533 534 535 536 537 538 539 540 541 542 543 544 545 546 547 548 549 550 550 551 552 553 554 555 566 577 578 578 578 578 578 578 578	6.03.2							55 25551.5	2: FS, 63-1100: FS
514 515 516 517 518 519 520 521 522 523 524 525 526 527 528 529 530 531 532 533 534 535 536 537 538 539 540 541 542 543 544 545 546 547 548 549 550 551 552 553		3.2	63-1100	Earth bund (Western)	110	20-Feb-7	.0 08-Jun-20	84 11-1100: FS, 23-2500: FS, 53-1800: FS, 53-1400: FS	
514 515 516 517 518 519 520 521 522 523 524 525 526 527 528 529 530 531 532 533 534 535 536 537 538 539 540 541 542 543 544 545 546 547 548 549 550 551 552 553		5.2	63-1200) Intercell bund (Cell 2/3)	90	09-Jun-	20 06-Sep-20	63-1000: FS 734 11-1100: FS, 23-2500: FS, 53-1800: FS, 53-1400: FS	63-3600: FS, 63-1200: FS 63-1500: FS
515 516 517 518 519 520 521 522 523 524 525 526 527 528 529 530 531 532 533 534 535 536 537 538 539 540 541 542 543 544 545 546 547 548 549 550 551 566	6.03.2			,				53-4400: FS, 63-1100: FS	
516 517 518 519 520 521 522 523 524 525 526 527 528 529 530 531 532 533 534 535 536 537 538 539 540 541 542 543 544 545 546 547 548 549 550 551 552 553		5.2	63-1300) Site Formation	/5	02-Nov-1	3 15-Jan-20	14 11-1100: FS, 23-2500: FS, 53-1800: FS, 53-1400: FS	63-1400: FS, 63-4200: FS
517 518 519 520 521 522 523 524 525 526 527 528 529 530 531 532 533 534 535 536 537 538 539 540 541 542 543 544 545 546 547 548 549 550 551 552 553 554				Pump Station (PS#2X)				84 63-1300: FS, 63-1100: FS	63-1600: FS, 63-1700: FS
518 519 520 521 522 523 524 525 526 527 528 529 530 531 532 533 534 535 536 537 538 539 540 541 542 543 544 545 546 547 548 549 550 551 552 553	6.03.2	5.2	63-1500	D Lining Works	90	01-Oct-20	* 29-Dec-20	710 41-1500: FS, 63-1000: FS, 63-1100: FS, 63-1200: FS	63-1600: FS, M12. 3: FS, 63-2400: FS
519 520 521 522 523 524 525 526 527 528 529 530 531 532 533 534 535 536 537 538 539 540 541 542 543 544 545 546 547 548 549 550 551 552 553				Protective Stone Laying & Leachate Collection Pipe	25	30-Dec-2	.0 23-Jan-21	810 63-1500: FS, 41-1500: FS, 63-1400: FS	32-1600: FS, M12. 3: FS
520 521 522 523 524 525 526 527 528 529 530 531 532 533 534 535 536 537 538 539 540 541 542 543 544 545 546 547 548 549 550 551 552 553 550 551				O Install Leachate Force Main				84 63-1100: FS, 41-1500: FS, 63-1400: FS	54-2800: FS, M12. 3: FS
521 522 523 524 525 526 527 528 529 530 531 532 533 534 535 536 537 538 539 540 541 542 543 544 545 546 547 548 549 550 551 552 553 550 551				Install Landfill Gas Pipe on earth bund				168 41-1500: FS, 63-1000: FS	54-4000: FS, M12. 3: FS
522 523 524 525 526 527 528 529 530 531 532 533 534 535 536 537 538 539 540 541 542 543 544 545 546 547 548 549 550 551 552 553 550 551	SA2.6.0 3			Cell 3 Carth bund (Eastern)			20 02-Feb-22 20 08-Jun-20	9 11-1100: FS, 53-4200: FS, 63-1000: FS, 53-4300: FS	
523 524 525 526 527 528 529 530 531 532 533 534 535 536 537 538 539 540 541 542 543 544 545 546 547 548 549 550 551 552 553				. ,				53-2800: FS, 63-4200: FS	FS -50, M12. 2: FS, 63-2000: FS -45, 63-2200: FS
524 525 526 527 528 529 530 531 532 533 534 535 536 537 538 539 540 541 542 543 544 545 546 547 548 549 550 551 552 553	6.03.3	3.3	63-2000	Earth bund (Western)	110	25-Apr-′	20 12-Aug-20	19 11-1100: FS, 63-1000: FS, 63-1900: FS -45	63-2300: FS, 63-2400: FS, 63-2600: FS, 63-3700: FS,
524 525 526 527 528 529 530 531 532 533 534 535 536 537 538 539 540 541 542 543 544 545 546 547 548 549 550 551 552 550 551	0.00.0		00.0400		405		20 44 0 4 00	700 44 4400 50 00 4000 50 00 4000 50 00 0000 50	63-2100: FS -45
525 526 527 528 529 530 531 532 533 534 535 536 537 538 539 540 541 542 543 544 545 546 547 548 549 550 551 552 553	6.03.3	3.3	63-2100	Intercell bund (Cell 3/4)	105	29-Jun-2) 11-Oct-20	789 11-1100: FS, 63-1000: FS, 63-4200: FS, 63-2000: FS	-45 63-2400: FS
526 527 528 529 530 531 532 533 534 535 536 537 538 539 540 541 542 543 544 545 546 547 548 549 550 551 552 553	6.03.3	3.3	63-2200	Site Formation	75	09-Jun-?	.0 22-Aug-20	9 11-1100: FS, 63-1000: FS, 63-1900: FS	63-2300: FS
527 528 529 530 531 532 533 534 535 536 537 538 539 540 541 542 543 544 545 546 547 548 549 550 551 552 553	6.03.3	3.3	63-2300	Pump Station (PS#3X)				9 63-2200: FS, 63-2000: FS	63-2500: FS, 63-2600: FS
528 529 530 531 532 533 534 535 536 537 538 539 540 541 542 543 544 545 546 547 548 549 550 551 552 553	6.03.3	3.3	63-2400	D Lining Works	100	01-Oct-2*	* 08-Jan-22	435 41-1500: FS, 63-1900: FS, 63-2000: FS, 63-2100: FS, 63-1500: FS	63-2500: FS, M12. 3: FS
529 530 531 532 533 534 535 536 537 538 539 540 541 542 543 544 545 546 547 548 549 550 551 552 553	6.03.3	3.3	63-2500	Protective Stone Laying & Leachate Collection Pipe	25	09-Jan-	.2 02-Feb-22	435 63-2400: FS, 41-1500: FS, 63-2300: FS	32-1700: FS, M12. 3: FS
530 531 532 533 534 535 536 537 538 539 540 541 542 543 544 545 546 547 548 549 550 551 552 553	6.03.3	3.3	63-2600	Install Leachate Force Main	75	07-Oct-:	.0 20-Dec-20	9 63-2000: FS, 41-1500: FS, 63-2300: FS	53-2500: SS -90, 54-2800: FS, M12. 3: FS
531 532 533 534 535 536 537 538 539 540 541 542 543 544 545 546 547 548 549 550 551 552 553				Install Landfill Gas Pipe on earth bund	35	09-Jun-2	.0 13-Jul-20	58 41-1500: FS, 63-1900: FS	54-4000: FS, M12. 3: FS
532 533 534 535 536 537 538 539 540 541 542 543 544 545 546 547 548 549 550 551 552 553	SA2.6.03			Cell 4 Remaining Portion of Buttress Wall			21 13-Apr-23	30 494 62-1000: FS	
533 534 535 536 537 538 539 540 541 542 543 544 545 546 547 548 549 550 551 552 553				D Earth bund (Western) incl. MSE Wall				239 62-1000: FS	63-3000: FS, 63-3100: FS, 63-3200: FS, 63-3400: FS,
534 535 536 537 538 539 540 541 542 543 544 545 546 547 548 549 550 551 552 553	0.00.1		00 2000	Editi bana (Noton) ino: nioE man	120	0, 000 2	o roun zz	52 1000.10	63-3800: FS, 63-3900: FS, 63-4100: SS -90, M 9. 6: FS -60, M 9. 7: FS -30, M 9. 8: FS
534 535 536 537 538 539 540 541 542 543 544 545 546 547 548 549 550 551 552 553									W 9. 7. FG -50, W 9. 0. FG
535 536 537 538 539 540 541 542 543 544 545 546 547 548 549 550 551 552 553	6.03.4	3.4	63-3000) Site Formation	120	05-Jan <i>-2</i>	2 04-May-22	239 62-1000: FS, 62-1100: FS, 62-1200: FS, 63-2900: FS, 63-4100: FS	63-3100: FS
536 537 538 539 540 541 542 543 544 545 546 547 548 549 550 551 552 553	6.03.4	5.4	63-3100	Pump Station (PS#4X)	45	05-May-	<u>√</u> 2 18-Jun-22	239 63-3000: FS, 63-2900: FS	63-3300: FS, 63-3400: FS
537 538 539 540 541 542 543 544 545 546 547 548 549 550 551 552 553				Lining Works	135	01-Oct-2	2* 12-Feb-23	0 41-1500: FS, 63-2900: FS	63-3300: FS, M12. 6: FS
538 539 540 541 542 543 544 545 546 547 548 549 550 551 552 553	6.03.4	3.4	63-3300	Protective Stone Laying & Leachate Collection Pipe	60	13-Feb-/	.3 13-Apr-23	0 41-1500: FS, 63-3200: FS, 63-3100: FS	12-1900: FS, 32-1800: FS, M12. 6: FS
539 540 541 542 543 544 545 546 547 548 549 550 551 552 553	6.03.4	3.4	63-3400	Install Leachate Force Main & Remove Temporary Leachate Pipe	30	19-Jun-∕	.2 18-Jul-22	269 41-1500: FS, 63-2900: FS, 63-3100: FS	12-1900: FS, 32-1800: FS, M12. 6: FS
540 541 542 543 544 545 546 547 548 549 550 551 552 553				e - Surface Run-Off			20 03-Feb-22		(0.000 =0
541 542 543 544 545 546 547 548 549 550 551 552 553				Perimeter Channel (X9A) at Cell 2 Western Bund				1054 63-1100: FS	12-1900: FS
542 543 544 545 546 547 548 549 550 551 552 553				Perimeter Channel (X10A) at Cell 2 Western Bund Perimeter Channel (X10A) at Cell 3 Western Bund				1029 63-1100: FS 964 63-2000: FS	63-4000: FS 63-4000: FS
543 544 545 546 547 548 549 550 551 552 553				Perimeter Channel (X10A) at Cell 3 Western Bund Perimeter Channel (X10A) at Cell 4 Western Bund				464 63-2900: FS	63-4000: FS 63-4000: FS
544 545 546 547 548 549 550 551 552 553				Perimeter Channel (X10C) at Cell 4 Western Bund				469 63-2900: FS	63-4000: FS
545 546 547 548 549 550 551 552 553				Connection to Existing DP3				464 63-3900: FS, 63-3600: FS, 63-3700: FS, 63-3800: FS	
546 547 548 549 550 551 552 553	0.00.5		00.4400		00	00.1	24 00 1 104	440, 00,0000, 00,00	20,000, 50
547 548 549 550 551 552 553				Remove Cut-Off Channel C-7 at bottom of Buttress Wall				419 63-2900: SS -90	63-3000: FS
548 549 550 551 552 553				Temporary Channel (X7T) at SENT Infrastructure Area e - Ground Water			20 14-Feb-20 21 30-Nov-21	14 63-1300: FS	63-1900: FS, 63-2100: FS
550 551 552 553			_	Construct Temporary Channel (TC-1), from MH-1 to Existing UC-825				529 23-1900: FS, 11-1300: FS, 62-1000: FS	63-4400: FS
551 552 553	6.03.6	6.6	63-4400	Divert GW at MH-1 to TC-1	5	27-Oct-7	.1 31-Oct-21	529 63-4300: FS	63-4500: FS, M 9. 9: FS
552 553				Reconnection of GWCP across Cell 4				529 62-1100: FS, 62-1200: FS, 63-4400: FS	12-1900: FS
553				- Works Associated with Utilities Undertakers			20 27-Jul-21		
		3.8.U1 6		LFG Generator On-grid Testing			20 27-Jul-21 20 27-Jun-21	655 32-2500: FS, 12-1200: FS, 54-4000: FS	63-4700: FS
007				LFG Generator On-grid Inspection & Verify				655 63-4600: FS	12-1900: FS
		2.6.03.8.U					08-Jan-21		00.4000.50
				Laying Gas Mains (from LFG to Town Gas PF) Gas Meter Relocation & Connection at LFG				855 54-4000: FF 855 63-4800: FS, 54-4000: FS	63-4900: FS 12-1900: FS
				Gas Meter Relocation & Connection at LFG & E&M Works			19 22-Jul-21	· ·	12-1900. FO
559	SA2.6.0	6.04.C P	art X1 A	Area C	661	01-Oct-1	19 22-Jul-21	660	
560	SA2.6.0	.6.04.C.0	2 LFG	Treatment Plant	661	01-Oct-1	19 22-Jul-21	660	12 1000: EC
				O GHS600 Blower 601 C Relocation O Absorption Chiller (Optional)				660 32-1500: FS 1231 54-2200: FS	12-1900: FS 12-1900: FS
				pe Works			19 29-Dec-19 19 03-Dec-20		12-1000.10
564	SA2.6.0	6.08.1 SI	ENT Are	rea - Tree Removal & Transplanting	240	01-Apr-1	19 26-Nov-19	1264	
	-			Access trees condition and select for transplanting				1264 14-1300: FS	68-1100: FS, 68-1200: FS, 68-1400: FS
				Prepare new site to receive trees				1264 68-1000: FS	68-1200: SS
	6.08.1			Transplant selected trees				1264 68-1000: FS, 68-1100: SS	68-1300: FS
	6.08.1 6.08.1			Prune trees prior to removal from Cell 4 Tree Felling - Part X3				1264 68-1200: FS 1384 23-8200: FS, 31-1600: FS, 68-1000: FS	12-1900: FS 12-1900: FS
	6.08.1 6.08.1 6.08.1			Tree Felling - Part X3 Area - Trial Nursery & Tree Planting			19 29-Jul-19 19 03-Dec-20		12-1300. FS
	6.08.1 6.08.1 6.08.1 6.08.1	J.JU.K 0		Trial Nursery				1174 14-1800: FS, 58-1000: SS 30	12-1900: FS, M 3. 2: FS
572	6.08.1 6.08.1 6.08.1 6.08.1 SA2.6.0		00 1000	Landscaping in New Infrastructure Area	150	07-Jul-	20 03 Dec 20	891 54-1000: FS, 23-7600: FS	12-1900: FS

Annex B

Environmental Mitigation Implementation Schedule

Annex B Environmental Mitigation Implementation Schedule

EIA Ref.	EM&A Ref	Environmental Protection Measures/ Mitigation Measures	·			What requirements or standards for the measure to achieve?	Implementation Status and Remarks			
Air Quality - Construction Phase										
4.8.1	AQ1	Blasting	To minimise potential	Blasting area	SENTX	✓			Air Pollution Control	Not applicable.
		• The area within 30m of the blasting area will be wetted prior to blasting.	dust nuisance	and 30m of blasting area	Contractor				(Construction Dust) Regulations	Blasting is not required in the latest landfill design
		 Blasting will not be carried out when the strong wind signal or tropical cyclone warning signal No. 3 or higher is hoisted, unless this is with the express prior permission of the Commissioner of Mines. 								
		 loose material and stones in the Site will be removed prior to the blast operation 								
		 During blasting, blast nets, screens and other protective covers will be used to prevent the projection of flying fragments and material resulting from blasting 								
4.8.1	AQ2	Rock Drilling	To minimise potential		SENTX	✓			Air Pollution Control	Not applicable. Rock
		 Watering will be carried out at the rock drilling activities to avoid fugitive dust emissions. 	dust nuisance	area	Contractor				(Construction Dust) Regulations	drilling is not required in the latest landfill design
(1) D=Desig	gn; C=Const	ruction; O/R=Operation/Restoration; A=Aftercare								

EIA Ref.	EM&A Ref	Environmental Protection Measures/ Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Location of the Measures	Who to implement the measure?		implemo ure? ⁽¹⁾ O/R	What requirements or standards for the measure to achieve?	Implementation Status and Remarks
4.8.1	AQ3	 Site Access Road The main haul road will be kept clear of dusty materials or sprayed with water. The main haul road will be paved with aggregate or gravel. Vehicle speed will be limited to 10kph. 	To minimise potential dust nuisance	Main haul road	SENTX Contractor	✓		Air Pollution Control (Construction Dust) Regulations HKAQO and EIAO- TM Annex 4	Deficiency of mitigation measures but rectified by the Contractor
4.8.1	AQ4	Stockpiling of Dusty Materials • Any stockpile of dusty materials will be covered entirely by impervious sheeting or placed in an area sheltered on the top and three sides or sprayed with water so as to ensure that the entire surface is wet.	To minimise potential dust nuisance	All construction works area	SENTX Contractor	✓		Air Pollution Control (Construction Dust) Regulations HKAQO and EIAO- TM Annex 4	Reminder was given to Contractor
4.8.1	AQ5	 Loading, unloading or transfer of dusty materials All dusty materials will be sprayed with water immediately prior to any loading, unloading or transfer operation so as to maintain the dusty material wet. 	To minimise potential dust nuisance	All construction works area	SENTX Contractor	√		Air Pollution Control (Construction Dust) Regulations HKAQO and EIAO- TM Annex 4	Deficiency of mitigation measures but rectified by the Contractor
4.8.1	AQ6	Site Boundary and Entrance Where a site boundary adjoins a road, street, service lane or other area accessible to the public, hoarding of height not less than 2.4m from	To minimise potential dust nuisance	Site boundary and entrance	SENTX Contractor	✓		Air Pollution Control (Construction Dust) Regulations HKAQO and EIAO-	Implemented

EIA Ref.	EM&A Ref	Environmental Protection Measures/ Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Location of the Measures	Who to implement the measure?	the m	easu	mplem ire? ⁽¹⁾ O/R		What requirements or standards for the measure to achieve?	Implementation Status and Remarks
		ground level will be provided along the entire length of that portion of the site boundary except for the site entrance or exit.								TM Annex 4	
4.8.1	AQ7	<u>Excavation Works</u>Working area of any excavation or		All construction works area	SENTX Contractor	,	✓			Air Pollution Control (Construction Dust)	Not applicable
		earth moving operation will be sprayed with water immediately								Regulations	
		before, during and immediately after the operation so as to ensure that the entire surface is wet.								HKAQO and EIAO- TM Annex 4	
4.8.1	AQ8	Building Demolition	To minimise potential dust nuisance	All construction works area	SENTX Contractor	,	✓			Air Pollution Control	Not applicable
		• The area where the demolition works are planned to take place will be								(Construction Dust) Regulations	
		sprayed with water immediately prior to, during and immediately after the demolition activities.								HKAQO and EIAO- TM Annex 4	
		• Any dusty materials remaining after a stockpile is removed will be wetted with water and cleared from the surface of roads or street.									
4.8.1	AQ9	Construction of the Superstructure of Building	To minimise potential dust nuisance	All construction works area	SENTX Contractor	,	✓			Air Pollution Control (Construction Dust)	Implemented
		Effective dust screens, sheeting or								Regulations	
		netting will be provided to enclose the scaffolding from the ground level up to the highest level of the scaffolding.								HKAQO and EIAO- TM Annex 4	

EIA Ref.	EM&A Ref	Environmental Protection Measures/ Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Location of the Measures	Who to implement the measure?	When to implement the measure? (1)				What requirements or standards for the	Implementation Status and Remarks
						D	С	O/R	A	measure to achieve?	
4.8.1	AQ10	Should a stone crushing plant be needed on site, the control measures recommended in the <i>Best Practicable Means Requirement for Mineral Works</i> (<i>Stone Crushing Plants</i>) <i>BPM 11/1</i> should be implemented.	To minimise potential dust nuisance	Stone crushing plant/ construction phase	SENTX Contractor		✓			Best Practicable Means Requirement for Mineral Works (Stone Crushing Plants) BPM 11/1	Not applicable. Stone crushing plant is not required in the latest landfill design
4.8.1	AQ11	Good site practices such as regular maintenance and checking of the diesel powered mechanical equipment will be adopted to avoid any black smoke emissions and to minimize gaseous emissions.	To minimise potential dust nuisance	All construction works area	SENTX Contractor		✓			HKAQO and EIAO- TM Annex 4	Implemented
4.10.1	AQ12	Dust monitoring once every 6 days	Ensure the dust generated from the project meets the air quality requirement	At monitoring locations shown in <i>Figure 3.2a</i>	SENTX Contractor		✓			HKAQO and EIAO- TM Annex 4	Implemented
4.10.2	AQ41	Monitoring of ambient TSP once every 6 days	Ensure the dust emission from the project meets the dust requirement	At monitoring locations shown in <i>Figure 11.3a</i>	SENTX Contractor		✓	✓		HKAQO and EIAO- TM Annex 4	Implemented
4.10.2	AQ46	Monitoring of meteorological station, continuously	Collect site specific meteorological data	At meteorologica l station shown in Figure 11.3a	SENTX Contractor		✓	✓	✓	-	Implemented

EIA Ref.	EM&A Ref	Environmental Protection Measures/ Mitigation Measures	Objectives of the Recommended	Location of the Measures	Who to implement	the	meas	imple: sure? (1)		or standards for the measure to achieve? Noise Control Imp	Implementation Status and Remarks
			Measure & Main Concerns to address		the measure?	D	С	O/R	A	measure to achieve?	
5.7.1	N1	Adopt good site practice listed below: • Only well-maintained plant will be	To minimise potential construction noise nuisance.	All construction works area	SENTX Contractor		✓			Ordinance (NCO) and	Implemented
		operated on-site and plant should be serviced regularly during the construction program;									
		• Silencers or mufflers on construction equipment should be utilized and will be properly maintained during the construction program;									
		• Mobile plant, if any, will be sited as far from NSRs as possible;									
		Machines and plant (such as trucks) that may be in intermittent use will be shut down between work periods or should be throttled down to a minimum;									
		Plant known to emit noise strongly in one direction will, wherever possible, be orientated so that the noise is directed away from the nearby NSRs; and									
		Material stockpiles and other structures will be effectively utilised, wherever practicable, in screening noise from on-site construction activities.									

EIA Ref.	EM&A Ref	Environmental Protection Measures/ Mitigation Measures	Objectives of the Recommended	Location of the Measures	Who to implement			implement sure? (1)	What requirements or standards for the	Implementation Status and Remarks
	IXCI	Milgarion Measures	Measure & Main Concerns to address	the Medicules	the measure?	D	С	O/R A	measure to achieve?	Status and Remarks
5.8	N2	Weekly noise monitoring	Ensure noise generated from the project meets the criteria	At monitoring locations shown in Figure 6.4a	SENTX Contractor		✓		Noise Control Ordinance (NCO) and EIAO-TM Annex 5	Implemented
Water Qua	ality - Co	nstruction Phase								
6.8.1	WQ1	Construction Runoff								
		• Exposed soil areas will be minimised	To minimise potential		SENTX		✓		ProPECC PN 1/94	Deficiency of
		to reduce the contamination of runoff and erosion.	water quality impacts arising from the construction works	construction works area	Contractor				EIAO-TM Annex 6	mitigation measures but rectified by the Contractor
6.8.1	WQ2	Perimeter channels will be	To minimise potential		SENTX	✓	✓		ProPECC PN 1/94	Deficiency of
		constructed in advance of site formation works and earthworks and intercepting channels will be provided	water quality impacts arising from the construction works	construction works area	Contractor				Water Pollution Control Ordinance (WPCO)	mitigation measures but rectified by the Contractor
		for example along the edge of excavation.							EIAO-TM Annex 6	
6.8.1	WQ3	Silt removal facilities, channels and	To minimise potential		SENTX		✓		ProPECC PN 1/94	Deficiency of
		manholes will be maintained and the deposited silt and grit should be	water quality impacts arising from the	construction works area	Contractor				WPCO	mitigation measures but rectified by the
		removed regularly to ensure they are functioning properly at all times.	construction works	works area					EIAO-TM Annex 6	Contractor
6.8.1	WQ4	Temporary covers such as tarpaulin	To minimise potential		SENTX		✓		ProPECC PN 1/94	Implemented
		will also be provided to minimise the generation of high SS runoff.	water quality impacts arising from the construction works	construction works area	Contractor				WPCO	
6.8.1	WQ5	The surface runoff contained any oil	To minimise potential	All	SENTX		✓		ProPECC PN 1/94	Not applicable

EIA Ref.	EM&A Ref	Environmental Protection Measures/ Mitigation Measures	Objectives of the Recommended	Location of the Measures	Who to implement	When to in	re? (1)	What requirements or standards for the	Implementation Status and Remarks
			Measure & Main Concerns to address		the measure?	D C	O/R A	measure to achieve?	
		and grease will pass through the oil interceptors.	water quality impacts arising from the	construction works area	Contractor			WPCO	
		interceptors.	construction works	works area				EIAO-TM Annex 6	
6.8.1	WQ6	All sewer and drains will be sealed to	To minimise potential	Infrastructure		✓		ProPECC PN 1/94	Not applicable
		prevent building debris, soil etc from entering public sewers/drains before	water quality impacts arising from the	area at existing SENT	Contractor			WPCO	
		commencing any demolition works	demolition works	Landfill				EIAO-TM Annex 6	
6.8.1	WQ7	During the excavation works for the	To minimise potential	U	SENTX	✓		ProPECC PN 1/94	Not applicable.
		twin drainage tunnels, the recycle water for cooling the cutter head of	water quality impacts arising from the	sites	Contractor			WPCO	Excavation of drainage tunnels is not required
		the TBM will be conveyed to the sedimentation tanks for treatment and most of the treated water will be reused, where applicable and as much as possible, in the boring operations.	tunnel works					EIAO-TM Annex 6	in the latest landfill design.
6.8.1	WQ8	• The fuel and waste lubricant oil from	To minimise potential	SENTX Site	SENTX	✓		ProPECC PN 1/94	Implemented
		the on-site maintenance of machinery and equipment will be collected by a	water quality impacts arising from improper		Contractor			WPCO	
		licensed chemical waste collector.	handling of fuel and oil					Waste Disposal Ordinance (WDO)	
6.8.1	WQ9	Implementation of excavation	To minimise	All	SENTX	✓		ProPECC PN 1/94	Implemented
		schedules, lining and covering of excavated stockpiles	contaminated stormwater run-off	construction works	Contractor			WPCO	
		excavated stockpiles	from the SENTX Site	WOIRS				EIAO-TM Annex 6	
6.13	WQ10	Monitoring of surface water quality	To minimise potential	SENTX Site	SENTX	✓		WPCO	Implemented
		will be conducted on a regular basis as stated in the EM&A Manual.	water quality impacts on surface water arising from the construction works		Contractor			Water-TM	

EIA Ref.	EM&A Ref	Environmental Protection Measures/ Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Location of the Measures	Who to implement the measure?			implement ure? ⁽¹⁾ O/R A	What requirements or standards for the measure to achieve?	Implementation Status and Remarks
6.8.2	WQ11	Sewage Effluents								
		 Sufficient chemical toilets will be provided for the construction workforce. 	To minimise potential water quality impacts arising from the sewage effluents	SENTX Site	SENTX Contractor		✓		WPCO	Implemented
6.8.2	WQ12	• Untreated sewage will not be allowed	To minimise potential	SENTX Site	SENTX		✓		WPCO	Deficiency of
		to discharge into the surrounding water body.	water quality impacts arising from the sewage effluents		Contractor				WDO	mitigation measures but rectified by the Contractor
6.8.2	WQ13	A licensed waste collector will be	To minimise potential	SENTX Site	SENTX		✓		WPCO	Implemented
		employed to clean the chemical toilets on a regular basis.	water quality impacts arising from the sewage effluents		Contractor				WDO	
Waste Ma	nagement	- Construction Phase								
7.6.1	WM1	All the necessary waste disposal permits are obtained prior to the commencement of construction work.	To ensure compliance with relevant statutory requirements	Before construction works commence	SENTX Contractor	✓	✓		WDO	Implemented
7.6.1	WM2	Management of Waste Disposal								
		The construction contractor will open a	To ensure that	SENTX Site	SENTX		✓		WDO	Implemented
		billing account with the EPD. Every construction waste or public fill load to be transferred to the Government waste disposal facilities such as public fill reception facilities, sorting facilities,	adverse environmental impacts are prevented		Contractor				Waste Disposal (Charges for Disposal of Construction Waste) Regulation;	
		landfills will required a valid "chit" which contains the information of the account holder to facilitate waste							Works Bureau Technical Circular No.31/2004; and	

EIA Ref.	EM&A Ref	Environmental Protection Measures/ Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Location of the Measures	Who to implement the measure?		o implement asure? ⁽¹⁾ O/R A	What requirements or standards for the measure to achieve?	Implementation Status and Remarks
		transaction recording and billing to the waste producer. A trip-ticket system will also be established to monitor the disposal of construction waste at the SENT Landfill and to control fly-tipping. The trip-ticket system will be included as one of the contractual requirements and implemented by the contractor.						Annex 5 and Annex 6 of Appendix G of ETWBTC No. 19/2005)	
		A recording system for the amount of waste generated, recycled and disposed of (including the disposal sites) will be established.							
7.6.1	WM3	Measures for the Reduction of Construction Waste Generation							
		Inert and non-inert construction waste will be segregated and stored in different containers or skips to facilitate reuse or recycling of the inert waste and proper disposal of the non-inert construction waste. Specific areas of the work site will be designated for such segregation and storage if immediate use is not practicable.	To reduce construction waste generation	SENTX Site	SENTX Contractor	✓		WDO EIAO-TM Annex 7	Deficiency of mitigation measures but rectified by the Contractor
7.6.1	WM4	Chemical Waste The construction contractor will register as a chemical waste producer with the EPD. Chemical waste will be handled in accordance with the Code of Practice on the Packaging, Handling and Storage of	To ensure proper handling of chemical waste	SENTX Site	SENTX Contractor	✓		WDO Code of Practice on the Packaging, Handling and Storage of Chemical Wastes	Deficiency of mitigation measures but rectified by the Contractor

EIA Ref.	EM&A Ref	Environmental Protection Measures/ Mitigation Measures Chemical Wastes.	Objectives of the Recommended Measure & Main Concerns to address	Location of the Measures	Who to implement the measure?		to implem asure? ⁽¹⁾ O/R	What requirements or standards for the measure to achieve?	Implementation Status and Remarks
7.6.1	WM5	Sewage An adequate number of portable toilets will be provided at the site to ensure that sewage from site staff is properly collected. The portable toilets will be desludged and maintained regularly by a specialist contractor.	To ensure proper handling of sewage	SENTX Site	SENTX Contractor	✓		WDO EIAO-TM Annex 7	Implemented
7.6.1 and SENTX latest design	WM6	General Refuse General refuse will be stored in enclosed bins separately from construction and chemical wastes. The general refuse will be delivered to a transfer station or other landfill, separately from construction and chemical wastes, on a daily basis to reduce odour, pest and litter impacts.	To ensure proper handling of general refuse	SENTX Site	SENTX Contractor	✓		WDO EIAO-TM Annex 7	Deficiency of mitigation measures but rectified by the Contractor
7.6.1	WM7	Recycling bins will be provided at strategic locations to facilitate recovery of aluminium can and waste paper from the SENTX Site. Materials recovered will be sold for recycling. Staff Training							
		At the commencement of the construction works, training will be provided to workers on the concepts of site cleanliness and on appropriate waste management procedures, including	To ensure that adverse environmental impacts are prevented	SENTX Site	SENTX Contractor	✓			Implemented

EIA Ref.	EM&A Ref	Environmental Protection Measures/ Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Location of the Measures	Who to implement the measure?		implement ure? ⁽¹⁾ O/R A	What requirements or standards for the measure to achieve?	Implementation Status and Remarks
		waste reduction, reuse and recycling.							
7.8	WM8	Environmental Monitoring & Audit Requirements Weekly audits of the waste management practices will be carried out during the construction phase. The audits examine all aspects of waste management including waste generation, storage, recycling, transport and disposal.	To ensure that adverse environmental impacts are prevented	SENTX Site	SENTX Contractor	✓		WDO	Implemented
Landfill G	as Hazar	ds - Design and Construction Phase							
8.6.2 and SENTX latest design	LFG1	Precautionary measures to be adopted by the contractors at the Project site and the adjacent development site within the landfill consultation zone are outlined in Paragraphs 8.3 to 8.49 of EPD's Landfill Gas Hazard Assessment Guidance Notes (the Guidance Note). Those precautionary measures applicable to the SENTX will be confirmed in the detailed Qualitative Landfill Gas Hazard Assessment to be submitted by the contractor.		All construction works area	SENTX Contractor	✓		Paragraphs 8.3 to 8.49 of EPD's Landfill Gas Hazards Assessment Guidance Note EIAO-TM Annex 7	Deficiency of mitigation measures but rectified by the Contractor
8.6.2	LFG2	Monitoring will be undertaken when construction works are carried out in confined space within the consultation zone with reference to the monitoring requirements and procedures specified in Paragraphs 8.23 to 8.28 of EPD's <i>Guidance Note</i> will be followed.	To protect workers from landfill gas risk	Confined space within the construction works area	SENTX Contractor	✓			Not applicable

EIA Ref.	EM&A Ref	Environmental Protection Measures/ Mitigation Measures	Objectives of the Recommended	Location of the Measures	Who to implement			imple sure? (1		What requirements or standards for the	Implementation Status and Remarks
		C .	Measure & Main Concerns to address		the measure?		С	O/R		measure to achieve?	
		In the event of the trigger levels being exceeded, it is recommended that a person, such as the Safety Officer, is nominated, with deputies, to be responsible for dealing with any emergency which may occur due to landfill gas. In an emergency situation, the nominated person, or his deputies, shall have the necessary authority and shall ensure that the confined space is evacuated and the necessary works implemented for reducing the concentrations of gas. The appropriate organisations shall be contact.									
8.6.3	LFG4	Implementation of engineering measures according to Contract Specification requirements. These measures will include the placement of liner and installation of landfill gas management system to contain, manage and control landfill gas.	To protect workers from landfill gas risk	SENTX Site	SENTX Contractor	✓	√	✓	✓	EIAO-TM Annex 7	Implemented
8.6.3	LFG5	Engineering measures to significant engineering measures will be required in the design of the SENTX to protect the staff working in the infrastructure area. These measures include a combination of passive and active systems (examples are recommended in EPD's <i>Guidance Notes</i>). Landfill gas monitoring boreholes will be installed at the edge of the waste slope	· ·	Infrastructure Area	SENTX Contractor	✓	√			EPD's Landfill Gas Hazards Assessment Guidance Note EIAO-TM Annex 7	Not applicable

EIA Ref.	EM&A Ref	Environmental Protection Measures/ Mitigation Measures	Objectives of the Recommended	Location of the Measures	Who to implement	the me	easu		What requirements or standards for the	Implementation Status and Remarks
			Measure & Main Concerns to address		the measure?	D C	C (O/R A	measure to achieve?	
		between the waste and the new infrastructure area to monitor the migration of landfill gas, if any.								
Ecology -	Construct	tion Phase								
9.10.2	EC1	Measures to control construction runoff:	To minimise potential		SENTX	v	✓		EIAO-TM Annex 16	Deficiency of
		Exposed soil areas will be	water quality impacts affecting ecological	construction works area	Contractor				ProPECC PN 1/94	mitigation measures but rectified by the
		minimised to reduce the contamination of runoff and erosion;	resources						Water Pollution Control Ordinance (WPCO)	Contractor
									EIAO-TM Annex 6	
		To prevent stormwater runoff from washing across exposed soil surfaces, perimeter channels will be constructed in advance of site formation works and earthworks and intercepting channels will be provided for example along the edge of excavation;							-	Deficiency of mitigation measures but rectified by the Contractor
		 Silt removal facilities, channels and manholes will be maintained and the deposited silt and grit will be removed regularly to ensure they are functioning properly at all times; 							-	Deficiency of mitigation measures but rectified by the Contractor
		 Temporary covers such as tarpaulin will also be provided to minimise the generation of high suspended solids runoff; 							-	Implemented

		Objectives of the	Location of	Who to					What requirements	Implementation Status and Remarks
KCI	Miligation Measures	Measure & Main Concerns to address	the weasures	_					measure to achieve?	Status and Remarks
	 The surface runoff contained any oil and grease will pass through the oil interceptors; and, 								-	Not applicable
	 Control measures, including implementation of excavation schedules, lining and covering of excavated stockpiles will be implemented to minimise contaminated stormwater run-off from the SENTX site. 								-	Implemented
EC2	Good Construction Practice:									
	 Fences along the boundary of the SENTX Site will be erected before the commencement of works to prevent vehicle movements, and encroachment of personnel, onto adjacent areas. 	To minimise potential ecological impacts arising from the Project	SENTX Site	SENTX Contractor		✓			EIAO-TM Annex 16	Implemented
	 The work site boundaries will be regularly checked to ensure that they are not breached and that damage does not occur to surrounding areas. 									
EC9	Environmental Monitoring & Audit Requirements									
	The implementation of the ecological mitigation measures should be checked as part of the environmental monitoring and audit procedures during the	To ensure that adverse ecological impacts are prevented	SENTX	SENTX Contractor		✓	✓	√	EIAO-TM Annex 16	Implemented
	Ref EC2	The surface runoff contained any oil and grease will pass through the oil interceptors; and, Control measures, including implementation of excavation schedules, lining and covering of excavated stockpiles will be implemented to minimise contaminated stormwater run-off from the SENTX site. EC2 Good Construction Practice: Fences along the boundary of the SENTX Site will be erected before the commencement of works to prevent vehicle movements, and encroachment of personnel, onto adjacent areas. The work site boundaries will be regularly checked to ensure that they are not breached and that damage does not occur to surrounding areas. EC9 Environmental Monitoring & Audit Requirements The implementation of the ecological mitigation measures should be checked as part of the environmental monitoring	Ref Mitigation Measures Recommended Measure & Main Concerns to address - The surface runoff contained any oil and grease will pass through the oil interceptors; and, - Control measures, including implementation of excavation schedules, lining and covering of excavated stockpiles will be implemented to minimise contaminated stormwater run-off from the SENTX site. EC2 Good Construction Practice: - Fences along the boundary of the SENTX Site will be erected before the commencement of works to prevent vehicle movements, and encroachment of personnel, onto adjacent areas The work site boundaries will be regularly checked to ensure that they are not breached and that damage does not occur to surrounding areas. EC9 Environmental Monitoring & Audit Requirements The implementation of the ecological mitigation measures should be checked as part of the environmental monitoring	Ref Mitigation Measures Recommended Measure & Main Concerns to address * The surface runoff contained any oil and grease will pass through the oil interceptors; and, * Control measures, including implementation of excavation schedules, lining and covering of excavated stockpiles will be implemented to minimise contaminated stormwater run-off from the SENTX site. EC2 Good Construction Practice: * Fences along the boundary of the SENTX Site will be erected before the commencement of works to prevent vehicle movements, and encroachment of personnel, onto adjacent areas. * The work site boundaries will be regularly checked to ensure that they are not breached and that damage does not occur to surrounding areas. EC9 Environmental Monitoring & Audit Requirements The implementation of the ecological mitigation measures should be checked as part of the environmental monitoring	Recommended Measures Econocerns to address implement the measure? Concerns to address implementation of contained any oil and grease will pass through the oil interceptors; and, • Control measures, including implementation of excavation schedules, lining and covering of excavated stockpiles will be implemented to minimise contaminated stormwater run-off from the SENTX site. EC2 Good Construction Practice: Fences along the boundary of the SENTX Site will be erected before the commencement of works to prevent vehicle movements, and encroachment of personnel, onto adjacent areas. • The work site boundaries will be regularly checked to ensure that they are not breached and that damage does not occur to surrounding areas. EC9 Environmental Monitoring & Audit Requirements The implementation of the ecological mitigation measures should be checked as part of the environmental monitoring and covering of excavation schedules, lining and covering of excavation schedules, lining and covering of excavation schedules, lining and covering of excavated stockpiles will be recological impacts are prevented and that adwares ecological mitigation measures should be checked as part of the environmental monitoring and covering of excavated stockpiles will be resulted and the cological mitigation measures should be checked as part of the environmental monitoring and covering of excavated stockpiles will be resulted and the cological mitigation measures should be checked as part of the environmental monitoring and covering of excavated stockpiles will be resulted and the cological mitigation measures should be checked as part of the environmental monitoring and covering of the environmental monitoring and covering of excavated stockpiles will be received and that damage does not occur to surrounding areas. To ensure that a service and the excavation schedules and the decomplete and the damage does not occur to surrounding areas.	Recommended Measures implement the Measure Main Concerns to address • The surface runoff contained any oil and grease will pass through the oil interceptors; and, • Control measures, including implementation of excavation schedules, lining and covering of excavated stockpiles will be implemented to minimise contaminated stormwater run-off from the SENTX site. EC2 Good Construction Practice: • Fences along the boundary of the SENTX Site will be erected before the commencement of works to prevent vehicle movements, and encroachment of personnel, onto adjacent areas. • The work site boundaries will be regularly checked to ensure that they are not breached and that damage does not occur to surrounding areas. EC9 Environmental Monitoring & Audit Requirements The implementation of the ecological mitigation measures should be checked as apart of the environmental monitoring areas as part of the environmental monitoring areas.	Recommended Measures implement the measure? Do Concerns to address * The surface runoff contained any oil and grease will pass through the oil interceptors; and, * Control measures, including implementation of excavation schedules, lining and covering of excavated stockpiles will be implemented to minimise contaminated stormwater run-off from the SENTX site. **Fences along the boundary of the SENTX Site will be erected before the commencement of works to prevent vehicle movements, and encroachment of personnel, onto adjacent areas. * The work site boundaries will be regularly checked to ensure that they are not breached and that damage does not occur to surrounding areas. **Fences along the boundaries will be regularly checked to ensure that they are not breached and that damage does not occur to surrounding areas. **To ensure that adverse ecological impacts are prevented and that admage appart of the environmental monitoring and coverse ecological impacts are prevented and that admage appart of the environmental monitoring and coverse ecological impacts are prevented and that admage appart of the environmental monitoring and coverse ecological impacts are prevented and that admage appart of the environmental monitoring apparts are prevented and that admage appart of the environmental monitoring and covering and contents and adverse ecological impacts are prevented and that admage does not occur to surrounding areas. **To ensure that SENTX SENTX SENTX SENTX SENTX occurrence and the environmental monitoring and coverse ecological impacts are prevented and that adverse ecological impacts are prevented and provided and the environmental monitoring and coverse ecological impacts are prevented and that adverse ecological impacts are prevented and provided and the environmental monitoring and coverse ecological impacts are prevented and provided and provide	Recommended Measures implement the measure? In the measure? In the measure? It is a surface runoff contained any oil and grease will pass through the oil interceptors; and, • Control measures, including implementation of excavation schedules, lining and covering of excavated stockpiles will be implemented to minimise contaminated stormwater run-off from the SENTX site. EC2 Good Construction Practice: • Fences along the boundary of the SENTX Site will be erected before the commencement of works to prevent vehicle movements, and encroachment of personnel, onto adjacent areas. • The work site boundaries will be regularly checked to ensure that they are not breached and that damage does not occur to surrounding areas. EC9 Environmental Monitoring & Audit Requirements To ensure that adverse ecological minacts are prevented as part of the environmental monitoring in processore in the measure? In	Recommended Measure & Main Concerns to address In the surface runoff contained any oil and grease will pass through the oil interceptors; and, In the surface runoff contained any oil and grease will pass through the oil interceptors; and, In the surface runoff contained any oil and grease will pass through the oil interceptors; and, In the surface runoff contained any oil and grease will pass through the oil interceptors; and, In the surface runoff contained any oil and grease will pass through the oil interceptors; and, In the surface runoff contained any oil and grease will pass through the oil interceptors; and, In the surface runoff contained any oil and grease will pass through the oil interceptors; and, In the surface runoff contained any oil and grease will pass through the oil interceptors; and, In the surface runoff contained any oil and grease will pass through the oil interceptors; and, In the surface runoff contained any oil and grease will pass through the oil interceptors; and, In the surface runoff contained any oil and grease will pass through the oil interceptors; and, In the surface runoff contained any oil and grease will pass through the oil interceptors; and, In the surface runoff contained any oil and grease will pass through the oil interceptors; and, In the surface runoff contained and the ecological minus planets are prevented and than adverse ecological minus planets are prevented and than adverse ecological minus planets are prevented and the new runonmental monitoring will be recommended and the oil interceptors; and, In the surface runoff contained and the surface and the first planets are prevented and the surface and the	Recommended Measures Main Concerns to address **Inferior surface runoff contained any oil and grease will pass through the oil interceptors; and, **Control measures, including implementation of excavation schedules, lining and covering of exavated stockpiles will be implemented to minimise contaminated stormwater runoff from the SENTX site will be erected before the commencement of works to a pervent vehicle movements, and encroachment of personnel, onto adjacent areas. **Project** **To ensure that adamage does not occur to surrounding areas.** **ERIOR The work site boundaries will be regularly checked to ensure that they are not breached and that damage does not occur to surrounding areas.** **ERIOR The work site boundaries apart of the environmental Monitoring & Audit Requirements **To ensure that adverse ecological mitigation measures should be checked in the part of the environmental monitoring apart of the environmenta

EIA Ref.	EM&A Ref	Environmental Protection Measures/ Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Location of the Measures	Who to implement the measure?			implement sure? ⁽¹⁾ O/R A	What requirements or standards for the measure to achieve?	Implementation Status and Remarks
		construction period.								
Landscape	e and Visu	aal - Construction Phase								
10.6.5	LV1	CM1 - The construction area and area allowed for the contractor's office, leachate treatment plant and laboratory areas will be minimised to a practical minimum, to avoid impacts on adjacent landscape.	To minimise the landscape and visual impacts	SENTX Site	SENTX Contractor		✓		EIAO-TM Annex 18 and ETWBC 3/2006	Implemented
10.6.5	LV2	CM2 - Topsoil, where identified, will be stripped and stored for re-use in the construction of the soft landscape works, where practical. The Contract Specification will include storage and reuse of topsoil as appropriate.	To minimise the landscape and visual impacts	All construction works area	SENTX Contractor		✓		EIAO-TM Annex 18	Not applicable
10.6.5	LV3	CM3 - All existing trees at the edges of the landfill will be carefully protected during construction. Detailed Tree Protection Specification will be provided in the Contract Specification. Under this Specification, the Contractor will be required to submit, for approval, a detailed working method statement for the protection of trees prior to undertaking any works adjacent to all retained trees, including trees in Contractor's works areas.	To minimise the landscape and visual impacts	Potential impacted area	SENTX Contractor		✓		EIAO-TM Annex 18 and ETWBC 3/2006	Implemented
10.6.5	LV4	CM4 - Trees unavoidably affected by the works will be transplanted, where necessary and practical. A detailed Tree	landscape and visual	Potential impacted area	SENTX Contractor	✓	✓		EIAO-TM Annex 18 and ETWBC 3/2006	Not applicable

EIA Ref.	EM&A Ref	Environmental Protection Measures/ Mitigation Measures Transplanting Specification will be provided in the Contract Specification, if	Objectives of the Recommended Measure & Main Concerns to address	Location of the Measures	Who to implement the measure?			o implemer sure? ⁽¹⁾ O/R A	t What requirements or standards for the measure to achieve?	Implementation Status and Remarks
		applicable. Sufficient time for necessary tree root and crown preparation periods will be allowed in the project programme.								
10.6.5 and SENTX latest design	LV5	CM5 - Within 3 months of taking possession of the SENTX Site, the Contractor will plant advance screen planting of native species at Light Standard size at 1.5m centres along the High Junk Peak Trail so as to screen views of the Works from the trail. Tree planting locations will be agreed with AFCD. Works will be completed within 9 months of taking possession of the SENTX Site.	To minimise the landscape and visual impacts	At High Junk Peak Hiking Trail	SENTX Contractor		✓		EIAO-TM Annex 18	Reminder was given to Contractor
10.6.5	LV6	CM6 - The Contractor's office, leachate treatment plant and laboratory will be given an aesthetic treatment in earth tones to reduce their visual impact and albedo and blend them into the surrounding landscape.	To minimise the landscape and visual impacts	Infrastructure area	SENTX Contractor	✓	✓		EIAO-TM Annex 18	Implemented
10.6.5	LV7	CM7 - The Contractor's office, leachate treatment plant and laboratory will be surrounded by a minimum of 5m wide and 0.75m high earth bund on the west and south sides planted with a dense screen of tree and shrub vegetation. Additional tree planting will be provided in unused spaces with thin infrastructure	To minimise the landscape and visual impacts	Infrastructure area	SENTX Contractor	√	✓		EIAO-TM Annex 18 and ETWBC 7/2002	Implemented

EIA Ref.	EM&A Ref	Environmental Protection Measures/ Mitigation Measures	Objectives of the Recommended	Location of the Measures	Who to implement			implement sure? ⁽¹⁾	What requirements or standards for the	Implementation Status and Remarks
			Measure & Main Concerns to address		the measure?	D	С	O/R A	measure to achieve?	
		site, along access roads and in and around car parks. This will be supplemented with shrub planting, where appropriate.								
10.6.5	LV8	CM8 - Planting trials will be carried out in an on-site nursery prior to implementation of the first phase of restoration to establish the best planting matrix and management intensity of the recommended plant materials for the restoration.	To minimise the landscape and visual impacts	SENTX Site	SENTX Contractor		✓		EIAO-TM Annex 18	Implemented
11.4.1 and SENTX latest design	LV9	During the preparation of the detailed landscape design plan, the design submission will be audited against the recommendation proposed in the <i>ER Report</i> by the Registered Landscape Architect from the ET.	To ensure the implementation of mitigation measures proposed in this EIA Report	SENTX Site	SENTX Contractor/E T	✓	√		EIAO-TM Annex 18	Implemented

Annex C

Monitoring Schedule for This Reporting Period

South East New Territories (SENT) Landfill Extension EM&A Impact Monitoring Schedule during Construction Phase

October 2019

Sun	Mon	Tue	Wed	Thu	Fri	Sat
		1	2	3	4	5
		Dust Monitoring		Surface Water Monitoring (pm)		
				Noise Monitoring (pm)		
6	7	8	9	10	11	12
	Dust Monitoring		Surface Water Monitoring (pm)			
			Noise Monitoring (pm)			
13	14	15	16	17	18	19
Dust Monitoring				Surface Water Monitoring (pm)		Dust Monitoring
				Noise Monitoring (pm)		
20	21	22	23	24	25	26
				Surface Water Monitoring (pm)	Dust Monitoring	
				Noise Monitoring (pm)		
27	28	29	30	31		
				Dust Monitoring		
				Surface Water Monitoring (pm)		
				Noise Monitoring (pm)		

Note

Impact dust monitoring will be conducted at two monitoring stations (DM1 and DM2) under the on-going EM&A programme TKO Area 137 Fill Bank and the results will be shared with SENTX.

South East New Territories (SENT) Landfill Extension EM&A Impact Monitoring Schedule during Construction Phase

November 2019

Sun	Mon	Tue	Wed	Thu	Fri	Sat
					1	2
3	4	5	6	7	8	9
			Dust Monitoring	Surface Water Monitoring (pm)		
				Noise Monitoring (pm)		
10	11	12	13	14	15	16
		Dust Monitoring			Surface Water Monitoring (pm)	
					Noise Monitoring (pm)	
17	18	19	20	21	22	23
	Dust Monitoring			Surface Water Monitoring (pm)		
				Noise Monitoring (pm)		
24	25	26	27	28	29	30
Dust Monitoring				Surface Water Monitoring (pm)		Dust Monitoring
				Noise Monitoring (pm)		

Note

Impact dust monitoring will be conducted at two monitoring stations (DM1 and DM2) under the on-going EM&A programme TKO Area 137 Fill Bank and the results will be shared with SENTX.

South East New Territories (SENT) Landfill Extension EM&A Impact Monitoring Schedule during Construction Phase

December 2019

Sun	Mon	Tue	Wed	Thu	Fri	Sat
1	2	3	4	5	6	7
				Surface Water Monitoring (pm)	Dust Monitoring	
				Noise Monitoring (pm)		
8	9	10	11	12	13	14
				Dust Monitoring		
				Surface Water Monitoring (pm)		
				Noise Monitoring (pm)		
15	16	17	18	19	20	21
			Dust Monitoring			
			Surface Water Monitoring (pm)			
			Noise Monitoring (pm)			
22	23	24	25	26	27	28
		Dust Monitoring			Surface Water Monitoring (pm)	
					Noise Monitoring (pm)	
29	30	31				
	Dust Monitoring					

Note

Impact dust monitoring will be conducted at two monitoring stations (DM1 and DM2) under the on-going EM&A programme TKO Area 137 Fill Bank and the results will be shared with SENTX.

Air Quality

24-hour TSP Monitoring Results

Table D1.1 24-hour TSP Monitoring Results at DM1

Start Date	Start Time	Finish Date	Finish Time	Weather	24-hour TSP (μg/m3)
1 Oct 19	8:00	2 Oct 19	8:00	Fine	102
7 Oct 19	8:30	8 Oct 19	8:30	Rainy	86
13 Oct 19	8:30	14 Oct 19	8:30	Rainy	99
19 Oct 19	8:30	20 Oct 19	8:30	Cloudy	80
25 Oct 19	16:40	26 Oct 19	16:40	Cloudy	85
31 Oct 19	8:00	1 Nov 19	8:00	Fine	92
6 Nov 19	8:30	7 Nov 19	8:30	Fine	106
12 Nov 19	8:30	13 Nov 19	8:30	Cloudy	96
18 Nov 19	12:30	19 Nov 19	12:30	Fine	97
24 Nov 19	8:00	25 Nov 19	8:00	Fine	91
30 Nov 19	8:00	1 Dec 19	8:00	Cloudy	84
6 Dec 19	10:33	7 Dec 19	10:33	Fine	116
12 Dec 19	8:00	13 Dec 19	8:00	Fine	92
18 Dec 19	8:55	19 Dec 19	8:55	Cloudy	115
24 Dec 19	8:00	25 Dec 19	8:00	Fine	104
30 Dec 19	9:28	31 Dec 19	9:28	Rainy	112
				Average	97
				Min	80
				Max	116

Note:

DM1 corresponds to the existing TSP monitoring station TKO-A1 currently operating by CEDD.

Figure D1.1 Graphical Presentation for 24-hr TSP Monitoring at DM1





Table D1.2 24-hour TSP Monitoring Results at DM2

Start Date	Start Time	Finish Date	Finish Time	Weather	24-hour TSP (μg/m3)
1 Oct 19	8:00	2 Oct 19	8:00	Fine	97
7 Oct 19	8:30	8 Oct 19	8:30	Rainy	93
13 Oct 19	8:30	14 Oct 19	8:30	Rainy	87
19 Oct 19	8:30	20 Oct 19	8:30	Cloudy	88
25 Oct 19	16:47	26 Oct 19	16:47	Cloudy	89
31 Oct 19	8:00	1 Nov 19	8:00	Fine	88
6 Nov 19	8:35	7 Nov 19	8:35	Fine	100
12 Nov 19	8:30	13 Nov 19	8:30	Cloudy	106
18 Nov 19	12:35	19 Nov 19	12:35	Fine	106
24 Nov 19	8:00	25 Nov 19	8:00	Fine	100
30 Nov 19	8:00	1 Dec 19	8:00	Cloudy	88
6 Dec 19	10:42	7 Dec 19	10:42	Fine	100
12 Dec 19	8:00	13 Dec 19	8:00	Fine	80
18 Dec 19	8:10	19 Dec 19	8:10	Cloudy	102
24 Dec 19	8:00	25 Dec 19	8:00	Fine	86
30 Dec 19	9:35	31 Dec 19	9:35	Rainy	96
				Average	94
				Min	80
				Max	106

Note:

DM2 corresponds to the existing TSP monitoring station TKO-A2a currently operating by CEDD.

Figure D1.2 Graphical Presentation for 24-hr TSP Monitoring at DM2



Event and Action Plan for Dust Monitoring

Annex D2 Event and Action Plan for Dust Monitoring During Construction Phase

		Action	
Event	ET	IEC	Contractor
Action Level			
Exceedance for one sample	 Identify the source(s) and investigate the cause(s) of exceedance Prepare Notification of Exceedance within 24 hours Inform Contractor, IEC and Project Proponent whether the cause of exceedance is due to the Project Repeat measurement to confirm finding if exceedance is due to the Project Increase monitoring frequency to daily if exceedance is due to the Project and continue until the monitoring results reduce to below action level 	 Verify the Notification of Exceedance Check monitoring data submitted by ET Check Contractor's working methods 	 Rectify any unacceptable practice Amend working methods if appropriate
Exceedance for two or more consecutive samples	 Identify the source(s) and investigate the cause(s) of exceedance Prepare Notification of Exceedance within 24 hours Inform Contractor, IEC and Project Proponent whether the cause of exceedance is due to the Project Discuss with Contractor and IEC for remedial measures required Ensure remedial measures are properly implemented If exceedance continues, arrange meeting with Contractor & IEC Continue monitoring at daily intervals if exceedance is due to the Project If no exceedance for 3 consecutive days, cease additional monitoring 	 Check monitoring data submitted by ET 	 Submit proposals for remedial measures to IEC Implement the agreed proposals Amend proposal if appropriate

		Action	
Event	ET	IEC	Contractor
Limit Level			
Exceedance for one sample	 Identify the source(s) and investigate the cause(s) of exceedance Prepare Notification of Exceedance within 24 hours Inform Contractor, IEC, Project Proponent and EPD whether the cause of exceedance is due to the Project Discuss with Contractor and IEC for remedial measures required Ensure remedial measures are properly implemented Repeat measurement to confirm finding if exceedance is due to the Project Increase monitoring frequency to daily if exceedance is due to the Project and continue until the monitoring results reduce to below limit level 	Check monitoring data submitted by ETCheck Contractor's working methods	 Take immediate action to avoid further exceedance Submit proposals for remedial measures to IEC Implement the agreed proposals Amend proposal if appropriate
Exceedance for two or more consecutive samples	 Identify source(s) and investigate the cause(s) of exceedance Prepare Notification of Exceedance within 24 hours Inform Contractor, IEC, Project Proponent and EPD the causes & actions taken for the exceedances Discuss with Contractor and IEC for remedial measures required Ensure remedial measures are properly implemented Continue monitoring at daily intervals if exceedance is due to the Project If no exceedance for 3 consecutive days, cease additional monitoring If exceedance due to the Project continues, consider what portion of the work is responsible and stop that portion of work until the exceedance is abated 		 Take immediate action to avoid further exceedance Submit proposals for remedial measures to IEC Implement the agreed proposals Resubmit proposals if problem still not under control


ENVIRONMENTAL RESOURCES MANAGEMENT


GREEN VALLEY LANDFILL LTD.


Meteorological Data


Annex D3 Meteorological Data


October 2019



















Manual Rain Gauge Readings


October 2019


Date	Rainfall
	(mm)
1/Oct/19	0.0
2/Oct/19	0.0
3/Oct/19	0.0
4/Oct/19	0.0
5/Oct/19	0.0
6/Oct/19	25.0
7/Oct/19	0.2
8/Oct/19	0.0
9/Oct/19	0.0
10/Oct/19	0.0
11/Oct/19	0.0
12/Oct/19	18.8
13/Oct/19	33.7
14/Oct/19	16.2
15/Oct/19	0.2
16/Oct/19	0.1
17/Oct/19	7.2
18/Oct/19	0.2
19/Oct/19	7.8
20/Oct/19	0.2
21/Oct/19	0.0
22/Oct/19	0.0
23/Oct/19	0.0
24/Oct/19	0.0
25/Oct/19	0.0
26/Oct/19	0.0
27/Oct/19	0.0
28/Oct/19	0.3
29/Oct/19	0.2
30/Oct/19	0.0
31/Oct/19	0.0
TOTAL RAINFALL	110.1


November 2019
















Manual Rain Gauge Readings


November 2019


Date	Rainfall
	(mm)
1-Nov-19	0.0
2-Nov-19	0.0
3-Nov-19	0.0
4-Nov-19	0.0
5-Nov-19	0.0
6-Nov-19	0.0
7-Nov-19	0.0
8-Nov-19	0.0
9-Nov-19	0.0
10-Nov-19	0.0
11-Nov-19	0.0
12-Nov-19	0.0
13-Nov-19	0.0
14-Nov-19	0.0
15-Nov-19	0.0
16-Nov-19	0.0
17-Nov-19	0.0
18-Nov-19	0.0
19-Nov-19	0.0
20-Nov-19	0.0
21-Nov-19	0.0
22-Nov-19	0.0
23-Nov-19	0.0
24-Nov-19	0.0
25-Nov-19	0.0
26-Nov-19	0.0
27-Nov-19	0.0
28-Nov-19	0.0
29-Nov-19	0.0
30-Nov-19	0.0
TOTAL RAINFALL	0.0


December 2019

















Manual Rain Gauge Readings

December 2019

Date	Rainfall
	(mm)
1 Dec 19	0.0
2 Dec 19	0.0
3 Dec 19	0.0
4 Dec 19	0.0
5 Dec 19	3.6
6 Dec 19	0.0
7 Dec 19	0.0
8 Dec 19	0.0
9 Dec 19	0.0
10 Dec 19	0.0
11 Dec 19	0.0
12 Dec 19	0.0
13 Dec 19	0.0
14 Dec 19	0.0
15 Dec 19	0.0
16 Dec 19	0.0
17 Dec 19	0.0
18 Dec 19	0.1
19 Dec 19	0.0
20 Dec 19	2.8
21 Dec 19	0.4
22 Dec 19	0.2
23 Dec 19	0.0
24 Dec 19	0.0
25 Dec 19	0.0
26 Dec 19	0.0
27 Dec 19	0.0
28 Dec 19	0.0
29 Dec 19	15.0
30 Dec 19	0.2
31 Dec 19	0.2
TOTAL RAINFALL	22.5

Annex E

Noise

Annex E1

Noise Monitoring Results


Table E1.1 Measured Noise Levels (dB(A)) at NM1 during Normal Working Hours (0700-1900 hours; Normal Weekdays)

Date	Start Time	Finish Time	Weather	L _{10 (30min)}	L _{90 (30min)}	Leq (30min)
3 Oct 19	15:00	15:30	Sunny	54.5	51.5	53.3
9 Oct 19	15:12	15:42	Sunny	52.5	48.5	50.8
17 Oct 19	15:05	15:35	Sunny	57.0	50.5	54.7
24 Oct 19	14:39	15:09	Sunny	53.0	48.5	51.6
31 Oct 19	14:37	15:07	Sunny	57.5	50.5	55.1
7 Nov 19	14:37	15:07	Sunny	53.5	50.0	52.1
15 Nov 19	15:01	15:31	Sunny	56.0	48.0	53.8
21 Nov 19	14:34	15:04	Sunny	58.5	54.5	57.0
28 Nov 19	14:39	15:09	Sunny	54.0	51.0	52.9
5 Dec 19	NA	NA	Rainy	Monitor	ing was cance	lled due to
				a	dverse weath	ier.
12 Dec 19	14:56	15:26	Sunny	53.0	49.0	51.6
18 Dec 19	15:01	15:31	Sunny	54.5	47.5	52.3
27 Dec 19	14:59	15:29	Sunny	53.0	48.0	51.8
					Average	e 53.1
					Miı	n 50.8
					Max	x 57.0

Note:

Correction of +3 dB(A) was made for free field measurements.

Figure E1.1 Graphical Presentation for Noise Monitoring at NM1



Annex E2

Event and Action Plan for Noise Monitoring

Annex E2 Event and Action Plan for Construction Noise

Event	Action							
	ET	IEC	Contractor					
Action Level	 Identify the source(s) and investigate the cause(s) of exceedance and complaint Prepare Notification of Exceedance within 24 hours Inform Contractor, IEC and Project Proponent whether the cause of exceedance is due to the Project Discuss with Contractor and IEC for remedial measures required Ensure remedial measures are properly implemented Have additional monitoring if exceedance is due to the Project. If exceedance stops, cease additional monitoring 	 Verify the Notification of Exceedance Check monitoring data submitted by ET Discuss with ET and Contractor on proposed remedial measures Review proposals on remedial measures Audit the implementation of the remedial measures Audit the effectiveness of the implemented remedial measures 	 Submit proposals for remedial measures to IEC Implement the agreed proposals 					
Limit Level	 Identify the source(s) and investigate the cause(s) of exceedance and complaint Prepare Notification of Exceedance within 24 hours Inform Contractor, IEC, Project Proponent and EPD whether the cause of exceedance is due to the Project Analyse the operation of SENTX and investigate the causes of exceedance Provide interim report to Contractor, IEC, Project Proponent and EPD the causes of the exceedances Discuss with Contractor and IEC for remedial measures required Ensure remedial measures are properly implemented Report the remedial measures implemented and the additional monitoring results to Contactor, IEC, Project Proponent and EPD Have additional monitoring if exceedance is due to the Project. If exceedance stops, cease additional monitoring 	 Verify the Notification of Exceedance Check monitoring data submitted by ET Discuss with ET and Contractor on proposed remedial measures Review proposals on remedial measures Audit the implementation of the remedial measures Audit the effectiveness of the implemented remedial measures 	 Take immediate measures to avoid further exceedance Submit proposals for remedial measures to IEC within 3 working days of notification Implement the agreed proposals Resubmit proposals if problem still not under control Stop the relevant activity of works as determined by the Project Proponent until the exceedance is abated 					

Annex F

Surface Water Quality

Annex F1

Surface Water Quality Monitoring Results

Table F1.1 Surface Water Quality Monitoring Results at DP4T

Date	Time	Weather Condition	Water Appearance	Water Condition	Water Temperature (°C)	Dissolved Oxygen (DO) (mg/L)	рН	Suspended Solids (SS) (mg/L)	Remarks
3 Oct 19	14:31	Sunny	Light yellow	Clear	29.7	8.12	7.92	6.2	-
3 Oct 19	14:40	Sunny	Light yellow	Clear	29.9	7.94	7.79	7.1	DP4 (Future, temporary) (Duplicate)
9 Oct 19	14:54	Sunny	Colourless	Clear	29.5	6.99	7.68	9.5	-
17 Oct 19	14:48	Sunny	Colourless	Clear	27.2	7.74	7.92	6.4	-
24 Oct 19	14:25	Sunny		Unable to	collect water samp	ole due to insuffic	ient flow		-
31 Oct 19	14:26	Sunny		Unable to	collect water samp	ole due to insuffic	ient flow		-
7 Nov 19	14:12	Sunny		Unable to	collect water samp	ole due to insuffic	ient flow		-
15 Nov 19	14:10	Sunny		Unable to	-				
21 Nov 19	14:23	Sunny		Unable to		-			
28 Nov 19	14:26	Sunny	Unable to collect water sample due to insufficient flow						-
5 Dec 19	14:23	Rainy		Unable to		-			
12 Dec 19	14:22	Sunny		Unable to	collect water samp	ole due to insuffic	ient flow		-
18 Dec 19	14:33	Sunny		Unable to	collect water sam	ole due to insuffic	ient flow		-
27 Dec 19	14:27	Sunny		Unable to	collect water samp	ole due to insuffic	ient flow		-
					Averag	e 7.70	7.83	7.3	-
					Mi	n 6.99	7.68	6.2	-
					Ma	x 8.12	7.92	9.5	-

Notes: DP4 was temporary relocated to DP4 (Future, temporary) (i.e. DP4T) as an interim discharge point from the monitoring event on 16 May 2019.

Table F1.2 Surface Water Quality Monitoring Results at DP6

Date	Time	Weather	Water	Water	Water	Dissolved	pН	Suspended	Remarks
		Condition	Appearance	Condition	Temperature	Oxygen (DO)		Solids (SS)	
					(°C)	(mg/L)		(mg/L)	
3 Oct 19	14:20	Sunny		Unable to	collect water samp	ole due to insuffic	ient flow		
9 Oct 19	14:27	Sunny	Colourless	Clear	30.0	7.64	7.70	4.2	-
9 Oct 19	14:37	Sunny	Colourless	Clear	29.9	7.59	7.64	4.0	DP6 (Duplicate)
17 Oct 19	14:23	Sunny	Colourless	Clear	27.8	7.72	7.99	6.0	-
17 Oct 19	14:31	Sunny	Colourless	Clear	27.5	7.78	7.84	6.5	DP6 (Duplicate)
24 Oct 19	14:18	Sunny		Unable to	collect water samp	ole due to insuffic	ient flow		-
31 Oct 19	14:18	Sunny		Unable to	collect water samp	ole due to insuffic	ient flow		-
7 Nov 19	14:20	Sunny		Unable to collect water sample due to insufficient flow					-
15 Nov 19	14:21	Sunny		Unable to collect water sample due to insufficient flow					-
21 Nov 19	14:08	Sunny		Unable to collect water sample due to insufficient flow					
28 Nov 19	14:12	Sunny		Unable to collect water sample due to insufficient flow					
5 Dec 19	14:08	Rainy		Unable to collect water sample due to insufficient flow -					-
12 Dec 19	14:10	Sunny		Unable to	collect water samp	ole due to insuffic	ient flow		-
18 Dec 19	14:45	Sunny		Unable to	collect water samp	ole due to insuffic	ient flow		-
27 Dec 19	14:18	Sunny		Unable to	collect water samp	ole due to insuffic	ient flow		-
					Averag	e 7.68	7.79	5.2	-
					Mi	n 7.59	7.64	4.0	-
					Ma	x 7.78	7.99	6.5	-

Figure F1.1 Graphical Presentation for Surface Water Quality Monitoring (DO)




Figure F1.2 Graphical Presentation for Surface Water Quality Monitoring (pH)





Figure F1.3 Graphical Presentation for Surface Water Quality Monitoring (SS)



Annex F2

Event and Action Plan for Surface Water Quality Monitoring

Annex F2 Event and Action Plan for Surface Water Quality During Construction Phase

Event	Action						
	ET	IEC	Contractor				
Action Level being exceeded by one sampling day	 Repeat <i>in situ</i> measurement to confirm findings Identify the source(s) and investigate the cause(s) of exceedance Prepare Notification of Exceedance within 24 hours Inform Contractor, IEC and Project Proponent whether the cause of exceedance is due to the Project Repeat measurement on the next day of exceedance if exceedance is due to the Project 	 Verify the Notification of Exceedance Check monitoring data submitted by ET Check Contractor's working methods 	 Rectify any unacceptable practice Amend working methods if appropriate 				
Action Level being exceeded by two consecutive sampling days	 Repeat <i>in situ</i> measurement to confirm findings Identify the source(s) and investigate the cause(s) of exceedance Prepare Notification of Exceedance within 24 hours Inform Contractor, IEC and Project Proponent whether the cause of exceedance is due to the Project Discuss with Contractor and IEC for remedial measures required Ensure remedial measures are properly implemented Increase the monitoring frequency to daily if exceedance is due to the Project and continue until no exceedance of Action Level 	 Verify the Notification of Exceedance Check monitoring data submitted by ET Check Contractor's working methods Discuss with ET Leader and Contractor on proposed remedial measures Review proposals on remedial measures Audit the implementation of the remedial measures Audit the effectiveness of the implemented remedial measures 	 Submit proposals for remedial measures to IEC Implement the agreed proposals Amend proposal if appropriate 				

Event	Action						
	ET	IEC	Contractor				
Limit Level being exceeded by two consecutive sampling days	 Repeat <i>in situ</i> measurement to confirm findings Identify source(s) of impact and cause(s) of exceedance Prepare the Notification of Exceedance within 24 hours Inform Contractor, IEC, Project Proponent and EPD whether the cause of exceedance is due to the Project Discuss with Contractor and IEC for remedial measures required Ensure remedial measures are properly implemented Increase the monitoring frequency to daily if exceedance is due to the Project until no exceedance of Limit Level 	 Verify the Notification of Exceedance Check monitoring data submitted by ET Check Contractor's working methods Discuss with ET and Contractor on proposed remedial measures Review proposals on remedial measures Audit the implementation of the remedial measures Audit the effectiveness of the implemented remedial measures 	 Critically review the working methods Rectify unacceptable practice Check all plant and equipment Consider changes of working methods Discuss with the ET and IEC and propose mitigation measures to the IEC Implement the agreed mitigation measures 				
Limit Level being exceeded by more than two consecutive sampling days	 Repeat <i>in situ</i> measurement to confirm findings Identify source(s) of impact and cause(s) of exceedance Prepare the Notification of Exceedance within 24 hours Inform Contractor, IEC, Project Proponent and EPD whether the cause of exceedance is due to the Project Check monitoring data, all plant, equipment and Contractor's working methods Discuss with Contractor and IEC for remedial measures required Ensure mitigation measures are implemented Increase the monitoring frequency to daily if exceedance is due to the Project until no exceedance of Limit Level for two consecutive days 	 Verify the Notification of Exceedance Check monitoring data submitted by ET Check Contractor's working methods Discuss with ET and Contractor on proposed remedial measures Review proposals on remedial measures Audit the implementation of the remedial measures Audit the effectiveness of the implemented remedial measures 	 Critically review the working methods Rectify unacceptable practice Check all plant and equipment Consider changes of working methods Discuss with the ET and IEC and propose mitigation measures Implement the agreed mitigation measure As directed by the Project Proponent, slow down or stop all or part of the construction activities 				

ENVIRONMENTAL RESOURCES MANAGEMENT

GREEN VALLEY LANDFILL LTD.

Annex G

Cumulative Statistics on Exceedances, Environmental Complaints, Notification of Summons and Status of Prosecutions

 Table G1
 Cumulative Statistics on Exceedances

		Total No. recorded in this reporting period	Total No. recorded since project commencement
Air Quality (24-hr TSP)	Action	0	0
	Limit	0	0
Noise	Action	0	0
	Limit	0	0
Surface Water Quality	Action	0	0
	Limit	0	32

Table G2 Cumulative Statistics on Complaints, Notifications of Summons and Successful Prosecutions

Reporting Period	Cumulative Statistics					
	Complaints	Notifications of Summons	Prosecutions			
This Reporting Period (1 October – 31 December 2019)	0	0	0			
Total no. received since project commencement	1	0	0			