

JOB NO.: TCS01216/21

WSD Contract No.: 3/WSD/20 -

Reclaimed Water Supply to Sheung Shui and Fanling

MONTHLY ENVIRONMENTAL MONITORING & AUDIT REPORT (No.21) – AUGUST 2023

PREPARED FOR

WATER SUPPLIES DEPARTMENT

Quality Index

| Date | Reference No. | Prepared By | Approved By |
|-------------------|-------------------------|---------------------------------|---------------------------|
| 11 September 2023 | TCS01216/21/600/R0085v1 | Ath | Phone |
| | | | TW Tam |
| | | Martin Li | Environmental Team |
| | | Environmental Consultant | Leader |

| Version | Date | Description |
|---------|-------------------|------------------|
| 1 | 11 September 2023 | First Submission |
| | | |
| | | |



NATURE & TECHNOLOGIES (HK) LIMITED

科 技 環 保(香 港)有 限 公 司

Unit 1102, 11/F, 88 Gloucester Road, Wan Chai, Hong Kong 香港灣仔告士打道 88 號 11 樓 1102 室

Tel 電話: (852) 2877 3122 Fax 傳真: (852) 2511 0922 Email 電郵: enquiry@nt.com.hk Website 網址: http://www.nt.com.hk

Date: 14th September 2023

Project Manager
Water Supplies Department
Immigration Tower, 7 Gloucester Road,
Wan Chai, Hong Kong
Attn: Mr. Tim Wong

Dear Sir.

Agreement No. CE67/2017(WS)

Reclaimed Water Supply to Sheung Shi and Fanling – Investigation, Design and Construction Independent Environmental Checker (IEC) Services for Shek Wu Hui Water Reclamation Plant under Contract No. 3/WSD/20

Monthly EM&A Monitoring Report for August 2023

We refer to the monthly EM&A Report for August 2023 for WSD Contract No.: 3/WSD/20 – Reclaimed Water Supply to Sheung Shui and Fanling certified by the Environmental Team Leader on 11th September 2023. Please note we have no adverse comments on the captioned submission. The captioned submission is hereby verified in accordance with the requirement stipulated in Condition 3.4 of Environmental Permit No. FEP-01/470/2013.

Should you have any query, please feel free to contact the undersigned at 6113 2368.

Yours Sincerely,

Vega Wong

Independent Environmental Checker

c.c.

- ET Leader AUES (Attn: Mr. T.W. Tam) [by Email: twtam@fordbusiness.com]
- Resident Engineer Binnies Hong Kong Limited (Attn: Mr. Chester Chan) [by Email: chancw@binnies.com]



EXECUTIVE SUMMARY

- ES.01 Water Supplies Department (WSD) is the Project Proponent and the Permit Holder of **Reclaimed**Water Supply to Sheung Shui and Fanling (hereinafter referred as "the Contract Works"), which
 is a Designated Project to be implemented under Further Environmental Permit number
 FEP-01/470/2013 (hereinafter referred as "the FEP-01/470/2013" or "the FEP").
- ES.02 In according with the Updated EM&A Manual stipulation and the location of Contract Works, only construction noise monitoring and waterbird of ecological monitoring are required during the construction phase of the Contract Works.
- ES.03 As part of the EM&A programme, Baseline Monitoring Report which determined Action and Limit Levels (A/L Levels) based on the baseline data, has been verified by Independent Environmental Checker (IEC) and submitted to EPD endorsement on 24 November 2021. Also, construction activities under the Contract Works were commenced on 7 December 2021.
- ES.04 This is the 21st monthly EM&A report presenting the monitoring results and inspection findings for the reporting period from 1 to 31 August 2023 (hereinafter 'the Reporting Period').

ENVIRONMENTAL MONITORING AND AUDIT ACTIVITIES

ES.06 Environmental monitoring activities under the EM&A programme in the Reporting Period are summarized in the following table.

Table ES-1 Environmental monitoring activities in the Reporting Period

| Environmental Aspect | Environmental Monitoring Parameters / Inspection | Total Occasions during Reporting Period |
|-------------------------|--|--|
| Construction Noise | L _{eq(30min)} Daytime | 5 |
| Ecology | Waterbirds | 5 |
| Site Inspection / Audit | ET, the Contractor and RE joint site Environmental Inspection | 5 |

BREACH OF ACTION AND LIMIT (A/L) LEVELS

ES.07 In the Reporting Period, no construction noise limit level exceedance construction noise was recorded and no noise complaint (i.e. Action Level) was received. No action and limit level exceedance for waterbirds survey was recorded in the Reporting Period. No Notifications of Exceedances (NOEs) was issued to the Resident Engineer (RE), IEC and the Main Contractor. The statistics of environmental exceedance, NOE issued and investigation of exceedance are summarized in the following table.

Table ES-2 Breach of Action and Limit (A/L) Levels in the Reporting Period

| Envisanmental | Monitoring Parameters | Action Limit | | Event & Action | | |
|-------------------------|--------------------------------|--------------|---|----------------|---------------|--------------------|
| Environmental Aspect | | Level | | NOE Issued | Investigation | Corrective Actions |
| Construction Noise | L _{eq(30min)} Daytime | 0 | 0 | 0 | 0 | 0 |
| Ecology | Waterbirds Abundance | 0 | 0 | 0 | 0 | 0 |

ENVIRONMENTAL COMPLAINT

ES.08 No environmental complaint was recorded or received in this Reporting Month. The statistics of environmental complaint are summarized in the following table.

Table ES-3 Environmental Complaint Summaries in the Reporting Month

| Domontina Domina | Environmental Complaint Statistics | | | |
|--------------------|------------------------------------|------------|------------------|--|
| Reporting Period | Frequency | Cumulative | Complaint Nature | |
| 1 – 31 August 2023 | 0 | 0 | NA | |



ES.09 In addition, no complaint received and emergency events relating to violation of environmental legislation for illegal dumping and landfilling were received.

NOTIFICATION OF SUMMONS AND SUCCESSFUL PROSECUTIONS

ES.10 No environmental summons or successful prosecution was recorded in this Reporting Month. The statistics of summons or successful prosecutions are summarized in the following tables.

Table ES-4 Environmental Summons Summaries in the Reporting Month

| Donauting David | Environmental Summons Statistics | | | |
|--------------------|----------------------------------|------------|------------------|--|
| Reporting Period | Frequency | Cumulative | Complaint Nature | |
| 1 – 31 August 2023 | 0 | 0 | NA | |

Table ES-5 Environmental Prosecution Summaries in the Reporting Month

| Donauting Davied | Environmental Prosecution Statistics | | | |
|--------------------|--------------------------------------|------------|------------------|--|
| Reporting Period | Frequency | Cumulative | Complaint Nature | |
| 1 – 31 August 2023 | 0 | 0 | NA | |

REPORTING CHANGE

ES.11 No report change in the reporting period.

SITE INSPECTION

- ES.12 Weekly site inspections to evaluate the site environmental performance have been carried out by the RE, ET and the Main Contractor on 3, 10, 16, 24 and 31 August 2023. No non-compliance was noted during the site inspection.
- ES.13 IEC inspection was conducted on 31 August 2023.

FUTURE KEY ISSUES

- ES.14 ABWF & E&M works at ReWPS & HCF, and external works at SWHWRP will be the major construction work in the coming month. The Contractor should pay attention to potential water quality impact from external work and waste impact from ABWF Work, and implement mitigation measures according to the ISEMM.
- ES.15 As wet season has approached, the Contractor was general reminded to paid attention to water quality mitigation measures such as ensure sufficient wastewater treatment facilities capacity is provided on site and keep review on the temporary drainage system to avoid water quality impact arise from the Project.
- ES.16 Details of the future issues in the coming month are described in Section 9.4.



TABLE OF CONTENTS

| 1. | INTR | RODUCTION | 1 |
|-----------|-------------|---|----|
| | 1.1 | BACKGROUND | 1 |
| | 1.2 | REPORT STRUCTURE | 2 |
| 2. | PRO | JECT ORGANIZATION AND CONSTRUCTION PROGRESS | 3 |
| | 2.1 | PROJECT ORGANIZATION | 3 |
| | 2.2 | CONSTRUCTION PROGRESS | 4 |
| | 2.3 | SUMMARY OF ENVIRONMENTAL SUBMISSIONS | 4 |
| 3. | | IMARY OF IMPACT MONITORING REQUIREMENTS | 6 |
| | 3.1 | GENERAL | 6 |
| | 3.2 | REQUIREMENT OF CONSTRUCTION NOISE MONITORING | 6 |
| | 3.3 | LOCATION OF CONSTRUCTION NOISE IMPACT MONITORING | 6 |
| | 3.4 | ACTION AND LIMIT LEVEL FOR CONSTRUCTION NOISE | 6 |
| | 3.5 | NOISE MONITORING METHODOLOGY | 7 |
| | | MONITORING PROCEDURE | 7 |
| | | DATA MANAGEMENT AND DATA QA/QC CONTROL | 7 |
| | 3.8 | REQUIREMENT OF WATERBIRDS ECOLOGICAL IMPACT MONITORING | 8 |
| | 3.9 3.10 | MONITORING METHODOLOGY FOR WATERBIRDS ECOLOGICAL IMPACT MONITORING | |
| | | | 9 |
| 4. | | ISTRUCTION NOISE MONITORING | 11 |
| | 4.1 | GENERAL | 11 |
| | 4.2 | RESULTS OF NOISE MONITORING | 11 |
| 5. | | LOGY WATERBIRD MONITORING | 12 |
| | 5.1 | GENERAL | 12 |
| | 5.2 | RESULTS OF WATERBIRDS SURVEY | 12 |
| 6. | WAS | TE MANAGEMENT | 14 |
| | 6.1 | GENERAL WASTE MANAGEMENT | 14 |
| | 6.2 | RECORDS OF WASTE QUANTITIES | 14 |
| 7. | SITE | EINSPECTION | 15 |
| | 7.1 | REQUIREMENTS | 15 |
| | 7.2 | FINDINGS / DEFICIENCIES DURING THE REPORTING MONTH | 15 |
| 8. | ENV | TRONMENTAL COMPLAINT AND NON-COMPLIANCE | 16 |
| | 8.1 | ENVIRONMENTAL COMPLAINT, SUMMONS AND PROSECUTION | 16 |
| 9. | IMP | LEMENTATION STATUS OF MITIGATION MEASURES | 17 |
| | 9.1 | GENERAL REQUIREMENTS | 17 |
| | 9.2 | IMPLEMENTATION STATUS OF THE MITIGATION MEASURES IN THE REPORTING PERIOD 17 | OD |
| | 9.3 | TENTATIVE CONSTRUCTION ACTIVITIES IN THE COMING MONTH | 17 |
| | 9.4 | KEY ISSUES FOR THE COMING MONTH | 18 |
| 10. | CON | ICLUSIONS AND RECOMMENDATIONS | 19 |
| | 10.1 | Conclusions | 19 |
| | 10.2 | RECOMMENDATIONS | 19 |



LIST OF TABLES

| TABLE 2-3-1 | STATUS OF ENVIRONMENTAL LICENSES AND PERMITS |
|--------------|--|
| TABLE 3-4-1 | ACTION AND LIMIT LEVELS FOR CONSTRUCTION NOISE |
| TABLE 3-5-1 | EQUIPMENT OF NOISE IMPACT MONITORING |
| TABLE 3-8-1 | MONITORING OF MEASURES TO MINIMIZE DISTURBANCE TO WATERBIRDS ON THE NG TUNG, SHEUNG YUE AND SHEK SHEUNG RIVERS |
| TABLE 3-9-1 | ECOLOGICAL MONITORING STATIONS |
| TABLE 3-10-1 | EVENT AND ACTION PLAN FOR CONSTRUCTION NOISE MONITORING |
| TABLE 3-10-2 | EVENT AND ACTION PLAN OF ECOLOGICAL (WATERBIRDS) MONITORING |
| TABLE 4-2-1 | SUMMARIES OF NOISE MONITORING RESULTS OF CP-KTN-NMS5 |
| TABLE 5-1-1 | REPRESENTATIVE WATERBIRDS |
| TABLE 5-2-1 | TOTAL BIRD SPECIES AND ABUNDANCE AT POINT COUNT LOCATIONS IN THE REPORTING MONTH |
| TABLE 5-2-2 | ABUNDANCE OF REPRESENTATIVE WATERBIRDS AT POINT COUNT LOCATIONS IN THE REPORTING MONTH |
| TABLE 6-2-1 | SUMMARY OF QUANTITIES OF INERT C&D MATERIALS |
| TABLE 6-2-2 | SUMMARY OF QUANTITIES OF C&D WASTES |
| TABLE 7-2-1 | SITE OBSERVATIONS |
| TABLE 8-1-1 | STATISTICAL SUMMARY OF ENVIRONMENTAL COMPLAINTS |
| TABLE 8-1-2 | STATISTICAL SUMMARY OF ENVIRONMENTAL SUMMONS |
| TABLE 8-1-3 | STATISTICAL SUMMARY OF ENVIRONMENTAL PROSECUTION |
| TABLE 9-1-1 | ENVIRONMENTAL MITIGATION MEASURES IMPLEMENTED IN THE REPORTING PERIOD |

LIST OF APPENDICES

| APPENDIX A | LOCATION OF SHEK WU HUI WATER RECLAMATION PLANT |
|-------------|---|
| APPENDIX B | PROJECT ORGANIZATION |
| APPENDIX C | MASTER CONSTRUCTION PROGRAM AND SITE OVERVIEW PHOTO IN THE REPORTING PERIOD |
| APPENDIX D | DESIGNATED NOISE MONITORING STATION LOCATION |
| APPENDIX E | VALID CALIBRATION CERTIFICATES OF MONITORING EQUIPMENT |
| APPENDIX F | MONITORING SCHEDULE OF THE REPORTING MONTH AND COMING MONTH |
| APPENDIX G | DATABASE OF MONITORING RESULT |
| APPENDIX H | GRAPHICAL PLOTS FOR MONITORING RESULT |
| APPENDIX I | MONTHLY SUMMARY WASTE FLOW TABLE |
| APPENDIX J | IMPLEMENTATION SCHEDULE FOR ENVIRONMENTAL MITIGATION MEASURES (ISEMM) |
| APPENDIX K | AS-BUILT DRAWING OF SITE TEMPORARY DRAINAGE |
| ADDENIDIV I | WATERDING SURVEY REPORT FOR THE REPORTING MONTH |



1. INTRODUCTION

1.1 BACKGROUND

- 1.1.1 Water Supplies Department (WSD) is the Project Proponent of Utilization of Treated Sewage Effluent (TSE) from Shek Wu Hui Sewage Treatment Works. On 30th July 2021, China Geo-Engineering Corporation (hereinafter named as "the Main-Contractor") was awarded WSD Contract Works 3/WSD/20 Reclaimed Water Supply to Sheung Shui and Fanling (hereinafter referred as "the Contract Works").
- 1.1.2 The reclaimed water supply to Sheung Shui and Fanling (SSF) comprises a Shek Wu Hui Water Reclamation Plant (SWHWRP), part of pumping water mains to Table Hill Reclaimed Water Service Reservoir (TBHRWSR), and Kwu Tung North (KTN) New Development Area (NDA) and distribution water mains to SSF area.
- 1.1.3 The SWHWRP, which comprises Hypo-Chlorination Facilities (HCF) and Reclaimed Water Pumping Station (ReWPS), will be located at a long-stripped area between Ng Tung River and Sheung Shui Slaughter House at the northwest of the Shek Wu Hui Sewage Treatment Works (SWHSTW).
- 1.1.4 The HCF, which consists of a hypo-chlorination dosing plant, a chlorine contact tank, dye dosing system, water refilling station, other post-treatment facilitates and storage areas for chemicals, would produce reclaimed water by further treatment of the treated sewage effluent (TSE) pumped from the discharge outlet of the SWHSTW. The treatment capacity of the SWHWRP will be 73,000m3/day.
- 1.1.5 The Reclaimed Water P/S, which will be located at the northwest of the HCF, will receive reclaimed water by gravity from the HCF and deliver to the TBHRWSR serving SSF areas, Kwu Tung North Flushing Water Service Reservoir (KTN FLWSR) serving KTN NDA and Fanling North Flushing Water Service Reservoir (FLN FLWSR) serving Fanling North (FLN) NDA
- 1.1.6 This Work Contract mainly comprise construction of Shek Wu Hui Water Reclamation Plant and laying of the associated water main to produce reclaimed water for supply to the Northeast New Territories areas for non-potable used. It is estimated that about 22 million cubic metres of fresh water can be saved each year ultimately.
- 1.1.7 The construction of Shek Wu Hui Water Reclamation Plant under the Work Contract is a Designated Project to be implemented under Further Environmental Permit number FEP-01/470/2013 (hereinafter referred as "the FEP-01/470/2013" or "the FEP"). Location of Shek Wu Hui Water Reclamation Plant is shown in *Appendix A*.
- 1.1.8 The major work of the Work Contract under FEP included:
 - Civil engineering construction works, including structures, foundations and earthworks for the SWHWRP and ancillary buildings;
 - Electrical and mechanical (E&M), building services, fire services installations, and treatment process system engineering work;
 - Other associated systems and facilities for the SWHWRP.
- 1.1.9 Pursuant to the FEP stipulation, the Main Contractor has commissioned Action-United Environmental Services & Consulting (hereinafter referred as "AUES") as Environmental Team (hereinafter referred as "ET") perform relevant EM&A programme and as well as the associated duties.
- 1.1.10 As part of the EM&A programme, Baseline Monitoring Report which determined Action and Limit Levels (A/L Levels) based on the baseline data, has been verified by Independent Environmental Checker (IEC) and submitted to EPD endorsement on 24 November 2021. Also, construction activities of the Contract were commencement on 7 December 2021.



1.1.11 This is 21st monthly EM&A report to presenting the monitoring results and inspection findings from 1 to 31 August 2023 of the Reporting Period.

1.2 REPORT STRUCTURE

1.2.1 The report was structured into the following sections:-

| F | |
|------------|--|
| Section 1 | Introduction |
| Section 2 | Project Organization and Construction Progress |
| Section 3 | Summary of Impact Monitoring Requirements |
| Section 4 | Construction Noise Monitoring |
| Section 5 | Ecology Waterbirds Monitoring |
| Section 6 | Waste Management |
| Section 7 | Site Inspections |
| Section 8 | Environmental Complaints and Non-Compliance |
| Section 9 | Implementation Status of Mitigation Measures |
| Section 10 | Conclusions and Recommendations |
| | |



2. PROJECT ORGANIZATION AND CONSTRUCTION PROGRESS

2.1 PROJECT ORGANIZATION

2.1.1 The project organization is shown in *Appendix B*. The roles and responsibilities of the various parties involved in the EM&A process and the organizational structure of the organizations responsible for implementing the EM&A programme are outlined below.

Water Supplies Department (WSD)

2.1.2 WSD is the Project Proponent and the Permit Holder of the EP of the development of the Project and will assume overall responsibility for the project. An Independent Environmental Checker (IEC) shall be employed by WSD to audit the results of the EM&A works carried out by the ET.

Environmental Protection Department (EPD)

2.1.3 EPD is the statutory enforcement body for environmental protection matters in Hong Kong.

Engineer or Engineers Representative (ER)

- 2.1.4 The ER is responsible for overseeing the construction works and for ensuring that the works are undertaken by the Contractor in accordance with the specification and contract requirements. The duties and responsibilities of the ER with respect to EM&A are:
 - Supervise the Contractor's activities and ensure that the requirements in the Contract Works Specific EM&A Manual are fully complied with;
 - Inform the Contractor when action is required to reduce impacts in accordance with the Even and Action Plans;
 - Employ an IEC to audit the results of the EM&A works carried out by the ET; and
 - Comply with the agreed Event Contingency Plan in the event of any exceedance.

The Main Contractor

- 2.1.5 The Main Contractor is responsible perform construction works and for ensuring that the works are undertaken compliance with the specification and contract requirements. The duties and responsibilities of the Main Contractor with respect to EM&A are:
 - Employ an Environmental Team (ET) to undertake monitoring, laboratory analysis and reporting of environmental monitoring and audit;
 - Provide assistance to ET in carrying out monitoring and auditing;
 - Submit proposals on mitigation measures in case of exceedances of Action and Limit levels in accordance with the Event and Action Plans:
 - Implement measures to reduce impact where Action and Limit levels are exceeded; and
 - Adhere to the agreed procedures for carrying out compliant investigation.

Environmental Team (ET)

- 2.1.6 The ET is responsible perform implementation EM&A programmes of the Contract Works as stipulated in the Updated EM&A Manual ensure the works are fully compliance with environmental regulations. The duties and responsibilities of the ET with respect to EM&A are:
 - Set up all the required environmental monitoring stations;
 - Monitor various environmental parameters as required in the EM&A Manual;
 - Analyze the EM&A data and review the success of EM&A programme to cost effectively
 confirm the adequacy of mitigation measures implemented and the validity of the EIA
 predictions and to identify any adverse environmental impacts arising;
 - Carry out site inspection to investigate and audit the Contractors' site practice, equipment and work methodologies with respect to pollution control and environmental mitigation, and take proactive actions to pre-empt problems;
 - Audit and prepare audit reports on the environmental monitoring data and site environmental conditions;
 - Report on the EM&A results to the IEC, Contractor, the ER and EPD or its delegated representative;
 - Recommend suitable mitigation measures to the Contractor in the case of exceedance of



Action and Limit levels in accordance with the Event and Action Plans;

- Undertake regular and ad-hoc on-site audits / inspections and report to the Contractor and the ER of any potential non-compliance; and
- Follow up and close out non-compliance actions.

Independent Environmental Checker (IEC)

- 2.1.7 The duties and responsibilities of IEC with respect to EM&A are:
 - Review the EM&A works performed by the ET (at not less than monthly intervals);
 - Audit the monitoring activities and results (at not less than monthly intervals);
 - Report the audit results to the ER and EPD in parallel;
 - Review the EM&A reports (monthly summary reports) submitted by the ET;
 - Review the proposal on mitigation measures submitted by the Contractor in accordance with the Event and Action Plans;
 - Check the mitigation measures submitted by the Contractor in accordance with the Event and Action Plans:
 - Check the mitigation measures that have been recommended in the EIA and this Manual, and ensure they are properly implemented in a timely manner, when necessary;
 - Report the findings of site inspections and other environmental performance reviews to ER and EPD;
 - Coordinate the monitoring and auditing works for all the on-going contracts in the area in order to identify possible sources / causes of exceedances and recommend suitable remedial actions where appropriate; and
 - Coordinate the assessment and response to complaints / enquires from locals, green groups, district councils or the public at large.

2.2 CONSTRUCTION PROGRESS

- 2.2.1 In the Reporting Period, the major construction activities of the Contract Works under FEP are listed in below. Moreover, the master construction program and site overview photo in the reporting period are enclosed in *Appendix C*.
 - ABWF Works at ReWPS (Basement Floor) BS Works & Floor screeding works
 - ABWF Works at ReWPS (Ground Floor) Load Test of Overhead Crane & Floor Screeding Works
 - ABWF Works at HCF Floor screeding works, installation of lifting appliances and pipe works
 - External Works at SWHWRP Fence wall footing, CLP Ducts & Drawpits, E&M Ducts & Drawpits, DN450 Overflow pipe, NS180 FS Pipe (near Slaughter House)

2.3 SUMMARY OF ENVIRONMENTAL SUBMISSIONS

- 2.3.1 To according with the FEP stipulation, the required documents has submitted to EPD for retention as listed below:
 - Project Location Plans;
 - Updated Environmental Monitoring and Audit Manual of Project Specific (TCS01176/21/600/R0012v2); and
 - Baseline Monitoring Report (TCS01216/21/600/R0017v3) for the Project.
- 2.3.2 Summary of the relevant permits, licenses, and/or notifications on environmental protection for the Project is presented in *Table 2-3-1*.

Table 2-3-1 Status of Environmental Licenses and Permits

| | | Licence/Permit Status | | | |
|------|---------------------------------|-----------------------|-------------------|---------------|--|
| Item | Description | Ref. no. | Effective Date | Expiry Date | |
| 1 | Air Pollution Control | Notification was made | 3 Aug 2021 | Till the | |
| | (Construction Dust) Regulation | on 3 Aug 2021 | | Contract ends | |
| 2 | Waste Disposal Regulation – | Account No.: 7041397 | 8 Aug 2021 | Till the | |
| | Billing Account for Disposal of | | | Contract ends | |
| | Construction Waste | | | | |

WSD Contract No.: 3/WSD/20 Reclaimed Water Supply to Sheung Shui and Fanling Monthly Environmental Monitoring & Audit Report (No.21) – August 2023



| | | Licence | Permit Status | | |
|------|-------------------------------|------------------------|-------------------|---------------|--|
| Item | Description | Ref. no. | Effective Date | Expiry Date | |
| 3 | Chemical Waste Producer | Application was made | 3 Aug 2021 | Till the | |
| | Registration | on 3 Aug 2021 | | Contract ends | |
| 4 | Water Pollution Control | Discharge Licence No.: | 17 Nov 2021 | 30 Nov 2026 | |
| | Ordinance – Discharge Licence | WT00039707-2021 | | | |
| 5 | Construction Noise Permit | CNP No. | 27 Apr 2023 | 26 Aug 2023 | |
| | | GW-RN0336-23 | | | |
| | | CNP No. | 27 Aug 2023 | 26 Nov 2023 | |
| | | GW-RN0869-23 | | | |



3. SUMMARY OF IMPACT MONITORING REQUIREMENTS

3.1 GENERAL

3.1.1 According to the Updated EM&A Manual and the location of the Contract Works, only construction noise monitoring and waterbirds ecological of environmental monitoring are related the Contract Works during the construction phase. Details requirement of noise and waterbirds ecological impact monitoring are presented sub-sections as below.

3.2 REQUIREMENT OF CONSTRUCTION NOISE MONITORING

- 3.2.1 One set of $L_{eq(30min)}$ as 6 consecutive $L_{eq(5min)}$ between 0700-1900 hours on normal weekdays and once every week during course of works. If construction work necessary to carry out at other time periods, i.e. restricted time period (19:00 to 07:00 the next morning and whole day on public holidays) (hereinafter referred as "the restricted hours"), $L_{eq(5min)}$ measurement will be carried out in accordance with the CNP requirements. Supplementary information for data auditing, statistical results such as L_{10} and L_{90} shall also be obtained for reference.
- 3.2.2 Noise measurements shall not be made in fog, rain, wind with a steady speed exceeding 5m/s or wind with gusts exceeding 10m/s. The wind speed shall be checked with a portable wind speed meter capable of measuring the wind speed in m/s.

3.3 LOCATION OF CONSTRUCTION NOISE IMPACT MONITORING

- 3.3.1 According to the Updated EM&A Manual of CEDD Contract No. NDO 14/2018 Advance and First Stage Works of Kwu Tung North and Fanling North New Development Areas, four noise sensitive receivers are designated on Fanling North New Development Areas for construction noise monitoring.
- 3.3.2 According to the geographic location of proposed Shek Wu Hui Water Reclamation Plant and all the recommended designated construction noise monitoring stations, only the designated noise monitoring station CP-KTN-NMS5 (prior named "CP-NMS7") shown in *Appendix D*, is located near the proposed Shek Wu Hui Water Reclamation Plant within 300m (distance about 110m). Therefore, the designated noise monitoring station CP-KTN-NMS5 is recommended for the Contract Works to undertake construction noise monitoring. If the recommended noise monitoring location CP-KTN-NMS5 not available, the ET shall propose alternative monitoring locations/additional monitoring locations and seek approval from the Supervisor of the proposal. When alternative/new monitoring location is proposed, the monitoring location shall be chosen based on the following criteria:
 - (i) at locations close to the major site activities which are likely to have noise impacts;
 - (ii) close to the noise sensitive receivers; and
 - (iii) for monitoring locations located in the vicinity of the sensitive receivers, care shall be taken to cause minimal disturbance to the occupants during monitoring.
- 3.3.3 The construction noise monitoring station shall normally be at a point 1 m from the exterior of the sensitive receivers building façade and be a position 1.2m above the ground. If there is problem with access to the normal monitoring position, an alternative position may be chosen, and a correction to the measurements shall be made to the free field measurements. The ET shall agree with the Supervisor on the monitoring station that is chosen for impact monitoring.

3.4 ACTION AND LIMIT LEVEL FOR CONSTRUCTION NOISE

3.4.1 The Action and Limit levels for construction noise are defined in *Table 3-4-1*. Should non-compliance of the criteria occur, action in accordance with the Action Plan which shown in Section 4 of this report, shall be carried out.

Reclaimed Water Supply to Sheung Shui and Fanling

Monthly Environmental Monitoring & Audit Report (No.21) - August 2023



Table 3-4-1 Action and Limit Levels for Construction Noise

| Manitaning Lagation | Action Level Limit Level in | | |
|---------------------|---|----------------------------|--|
| Monitoring Location | Time Period: 0700-1900 hours on normal weekdays | | |
| CP-KTN-NMS5 | When one or more documented complaints are received | 75 dB(A) ^{Note 1} | |

Note 1: If works are to be carried out during restricted hours, the conditions stipulated in the construction noise permit issued by the NCA have to be followed.

3.5 NOISE MONITORING METHODOLOGY

Monitoring Equipment

3.5.1 Sound level meter in compliance with the International Electrotechnical Commission Publications 651: 1979 (Type 1) and 804: 1985 (Type 1) specifications was used for carrying out the noise monitoring. Noise equipment used for impact monitoring is listed in *Table 3-5-1*.

Table 3-5-1 Equipment of Noise Impact Monitoring

| Equipment | Model |
|-------------------------------|--------------|
| Integrating Sound Level Meter | Rion NL – 52 |
| Calibrator | Rion NC – 75 |

Remark: Sound level meter IEC 60651:1979 (Type 1) was replaced by 60672 (Type 1) in 2002 (Ref: https://webstore.iec.ch/publication/17086

3.5.2 The sound level meter and calibrator are calibrated and certified by a laboratory accredited under HOKLAS or any other international accreditation scheme at yearly basis. The valid calibration certificates of the monitoring equipment are shown in *Appendix E*.

3.6 MONITORING PROCEDURE

- 3.6.1 All noise measurements were performed with the meter set to FAST response and on the A-weighted equivalent continuous sound pressure level (Leq). Leq_(30min) in six consecutive Leq_(5min) measurements was used as the monitoring parameter for the time period between 07:00-19:00 hours during the baseline monitoring.
- 3.6.2 In general, the sound level meter would be mounted on a tripod at a height of 1.2 m and placed at the assessment point and oriented such that the microphone was pointed to the site with the microphone facing perpendicular to the line of sight. The windshield would be fitted for all measurement. Where a measurement was to be carried out at a building, the assessment point would normally be at a position 1 m from the exterior of the building façade. Where a measurement was to be made for noise being received at a place other than a building, the assessment point would be at a position 1.2 m above the ground in a free-field situation, i.e. at least 3.5 m away from reflective surfaces such as adjacent buildings or walls.
- 3.6.3 Immediately prior to and following each noise measurement the accuracy of the sound level meter was checked using an acoustic calibrator generating a known sound pressure level at a known frequency. Measurements would be accepted as valid only if the calibration level from before and after the noise measurement agrees to within 1.0 dB.
- 3.6.4 Noise measurements would not be made in fog, rain, wind with a steady speed exceeding 5m/s or wind with gusts exceeding 10m/s. The wind speed would be checked with a portable wind speed meter capable of measuring the wind speed in m/s.

3.7 DATA MANAGEMENT AND DATA QA/QC CONTROL

3.7.1 The monitoring data recorded in the equipment would be downloaded directly from the equipment at each monitoring day. The downloaded monitoring data would input into a computerized database properly maintained and handled by the ET's in-house data recording and management system.



3.8 REQUIREMENT OF WATERBIRDS ECOLOGICAL IMPACT MONITORING

- 3.8.1 Where development under the NDAs project is undertaken within 200m (the maximum distance at which it is predicted there may be some disturbance, and hence a reduction in numbers, of large waterbirds) of the Ng Tung, Sheung Yue and Shek Sheung Rivers and Long Valley the monitoring protocol detailed in the updated EM&A Manual Table 12.1 should be followed. A transect should be undertaken throughout the sections of the rivers where NDA construction activities are proposed; as the sensitive receivers (large waterbirds) are easily visible, the transect route needs only follow one bank of the rivers. The transect route should remain the same during the different phases in order to ensure that data are comparable. Monitoring of large waterbirds should be conducted in pre-construction, construction and operational phases of the concerned development.
- 3.8.2 The proposed Shek Wu Hui Water Reclamation Plant location is located less than 200m to Ng Tung River, Sheung Yue River and Shek Sheung River, waterbirds ecological monitoring included pre-construction (i.e. baseline), construction (i.e. impact) and post-construction (i.e. operating) should be requires. The detailed monitoring protocol is listed in *Table 3-8-1*.

Table 3-8-1 Monitoring of Measures to Minimize Disturbance to Waterbirds on the Ng Tung, Sheung Yue and Shek Sheung Rivers

| Phase | Methodology |
|-----------------------------|--|
| Pre-construction (baseline) | Weekly transect at both high and low tides to identify and enumerate all bird species utilising the river channels for 12 months prior to the commencement of construction. |
| Construction | Weekly transect at both high and low tides to identify and enumerate all bird species utilising the river channels and identify any sources of actual or potential disturbance to birds due to construction activities throughout the construction period. |
| Post-construction | Weekly transect at both high and low tides to identify and enumerate all bird species utilising the river channels and identify any sources of actual or potential disturbance to birds due to operational activities for 12 months following the completion of the construction period. |

3.8.3 Waterbirds ecological baseline monitoring at Ng Tung River, Sheung Yue River and Shek Sheung River was conducted by DSD between *December 2017* and *June 2019* (total 19 months baseline monitoring), in compliance with the Updated EM&A Manual. Thus, the action and limit levels and responses to evidence of disturbance to waterbirds using in Ng Tung, Sheung Yue and Shek Sheung Rivers will be made reference during construction phase of the Project.

3.9 MONITORING METHODOLOGY FOR WATERBIRDS ECOLOGICAL IMPACT MONITORING

3.9.1 Three transects and seven point count locations were selected at the Ng Tung, Sheung Yue and Shek Sheung River. These locations are shown in Appendix L and summarized in *Table 3-9-1*.

Table 3-9-1 Ecological Monitoring Stations

| Monitoring Stations | Descriptions | Influenced by Tidal Action | |
|----------------------------|--------------------------------|----------------------------|--|
| Transect T1 | | | |
| Transect T2 | | | |
| Point Count Location P1 | Along Ng Tung River | No | |
| Point Count Location P2 | Along Ng Tung River | NO | |
| Point Count Location P3 | | | |
| Point Count Location P4 | | | |
| Point Count Location P5 | At Shek Sheung River | No | |
| 1 omit Count Location 1 3 | (Low-flow Channel) | 140 | |
| Transect T3 | Along Shek Sheung River & | Yes | |
| Transect 15 | Sheung Yue River | 103 | |
| Point Count Location P6 | At Shek Sheung River | Yes | |
| Point Count Location P7 | At Intersection between Sheung | Yes | |
| 1 Oint Count Location F / | Yue and Shek Sheung River | 1 68 | |



- 3.9.2 Surveys will be conducted on a weekly basis at both high and low tides (it is considered high tide when tidal levels are above 1.5m and low tide when tidal level are below 1.5m at Tsim Bei Tsui Station).
- 3.9.3 All avifauna species that were seen or heard would be identified and quantified along transects and at point count locations. Survey data would be recorded continuously by the surveyor as they walk along the transects, while survey data of each point count location would be collected for 5-minutes after surveyor reaches the designated point count location.
- 3.9.4 Noticeable behaviours such as breeding, nesting, roosting, feeding and presences of recently fledged juveniles were recorded and reported. In the case which such behaviours were observed for species of conservation importance, the Resident Engineer (RE), the Contractor and the Independent Environmental Checker (IEC) would be immediately notified after the survey such that the Contractor could review the current construction programme and minimize disturbances due to construction activities.

3.10 EVENT ACTION PLAN

Noise

3.10.1 Should non-compliance of the construction noise criteria occur, action in accordance with the Action Plan in **Table 3-10-1** shall be carried out.

Table 3-10-1 Event and Action Plan for Construction Noise

| 15. 4 | | Action | | | | | | |
|-------|--|---|----|---|----|---|----------|--|
| Event | | ET | | IEC | | ER | | Contractor |
| | 3. 4. | Notify the IEC, ER and Contractor; Carry out investigation; Report the results of investigation to the IEC, ER and Contractor; Discuss with the Contractor and formulate remedial measures; Increase monitoring frequency to check mitigation | | Review the monitoring data submitted by the ET; Review the construction methods and proposed remedial measures by the Contractor, and advise the ET and ER if the proposed remedial measures | 2. | ER Confirm receipt of notification of failure in writing; Notify the Contractor; Require the Contractor to propose remedial measures for the analyzed noise problem; Ensure remedial | 2. | Submit noise mitigation proposals to the ER and IEC and copy to the ET; |
| | 3. 4. 5. | Identify sources. Inform IEC, ER, EPD and Contractor; Repeat measurements to confirm findings; Increase the monitoring frequency; Carry out analysis of the Contractor's working procedures with the ER and Contractor to determine possible mitigations to be implemented; Inform IEC, ER, EPD and Contractor the causes and | 1. | Supervise the implementation of remedial measures. Discuss amongst the ER, ET and Contractor on the potential remedial actions; Review the Contractor's remedial action whenever necessary to assure their effectiveness and advise the ER accordingly; Supervise the implementation of remedial measures. | 2. | measures are properly implemented. Confirm receipt of notification of exceedance in writing; Notify the Contractor. Require the Contractor to propose remedial measures for the analyzed noise problems; Ensure remedial measures are properly implemented; If exceedance continues, | 1. 2. | immediate action to avoid further exceedance; Submit proposals for remedial action to the ER and IEC and copy to the ET within 3 working days of notification; Implement the agreed proposals; |



| Event | | Action | | |
|-------|---|--------|--|---|
| Event | ET | IEC | ER | Contractor |
| | actions taken for the exceedances; 7. Assess the effectiveness of the Contractor's remedial action with the ER and keep the IEC informed of the results; 8. If exceedance stops, cease additional monitoring. | | consider what portion of work is responsible and instruct the Contractor to stop that portion of works until the exceedance is abated. | proposals if problems still not under control; stop the relevant portion of works as determined by the ER until the exceedance is abated. |

Waterbird of Ecological

3.10.2 Should any exceedance encountered during construction phase, action in accordance with the Action Plan listed in *Table 3-10-2* shall be carried out.

Table 3-10-2 Event and Action Plan of Waterbirds of Ecological

| Action Level | Response | Limit Level | Response |
|--|---|---|---|
| Construction Phase | | | |
| Decline in numbers of all waterbird species relative to numbers during Baseline Monitoring such that the Action Level response is triggered. | Investigate cause and if cause identified as related to NDAs project instigate remedial action to remove or reduce source of disturbance. | Decline in numbers of all waterbird species relative to numbers during Baseline Monitoring such that the Limit Level response is triggered. | Investigate cause and if caused identified as related to NDAs project instigate remedial action. Review and adjust LVNP management measures to improve conditions for affected species. |
| Decline in numbers of any one waterbird species occurring in significant numbers* during Baseline Monitoring such that the Action Level response is triggered. | if cause identified as related to NDAs | Decline in numbers of any one waterbird species occurring in significant numbers* during Baseline Monitoring such that the Limit Level response is triggered. | Investigate cause and if caused identified as related to NDAs project instigate remedial action. Review and adjust LVNP management measures to improve conditions for affected species. |

^(*) Waterbird numbers refer to combined numbers using the channels



4. CONSTRUCTION NOISE MONITORING

4.1 GENERAL

4.1.1 The noise monitoring schedule is presented in *Appendix F* and the monitoring results are presented in the following sections.

4.2 RESULTS OF NOISE MONITORING

4.2.1 In the Reporting Period, a total of 5 occasions noise monitoring were carried out at the designated location CP-KTN-NMS5. The sound level meter was set in free-field situation, and therefore, façade correction (+3dB) is added according to acoustical principles and EPD guidelines. The noise monitoring results at the designated locations are summarized in *Tables* 4-2-1. The detailed noise monitoring data is presented in *Appendix G* and the relevant graphical plot shown in *Appendix H*.

Table 4-2-1 Summaries of Noise Monitoring Results of CP-KTN-NMS5

| Date | Start Time | $L_{Aeq30min}\left(dB(A)\right)$ |
|-----------|-------------|----------------------------------|
| 1-Aug-23 | 13:00 | 59 |
| 12-Aug-23 | 10:08 | 61 |
| 18-Aug-23 | 14:00 | 62 |
| 24-Aug-23 | 15:16 | 60 |
| 31-Aug-23 | 10:36 | 60 |
| | Limit Level | 75 dB(A) |

Note: façade correction +3dB has added according to acoustical principles and EPD guidelines

- 4.2.2 During construction noise monitoring, no rain was encountered and wind speed is below 5m/s and gusts not exceeding 10m/s.
- 4.2.3 As shown in *Table 4-2-1*, the noise level measured at the designated monitoring location was below 75dB(A). Furthermore, there were no noise complaints (Action Level exceedance) received by the RE, Contractor, WSD or EPD in the Reporting Period. Therefore, no Action or Limit Level exceedance was triggered and no corrective action was therefore required.
- 4.2.4 During the reporting period, no construction work was carried out during restricted hours.



5. ECOLOGY WATERBIRD MONITORING

5.1 GENERAL

- 5.1.1 Ecological monitoring for waterbirds shall be performed as transects and point count surveys along Ng Tung River, Sheung Yue River and Shek Sheung River in accordance with general surveying practices.
- 5.1.2 The surveying shall be undertaken by a qualified ecologist and he/she shall be a member of the ET. Throughout the construction period, weekly transect shall be conducted at both high and low tides to identify and enumerate all bird species utilising the river channels and identify any sources of actual or potential disturbance to birds due to construction activities.
- 5.1.3 Since occurrence of waterbirds has distinctive seasonal pattern, the construction phase data for all waterbirds and representative waterbirds shall be compared with the baseline data for the respective month and season. Total number of Waterbirds and six representative Waterbird species are used as an indicator of the level disturbance to water birds at each of the survey location. The representatives of waterbirds are listed in *Table 5-1-1*.

Table 5-1-1 Representative Waterbirds

| Species Name | Common Name | Chinese Name |
|---------------------|----------------------|--------------|
| Egretta garzetta | Little Egret | 小白鷺 |
| Ardea alba | Great Egret | 大白鷺 |
| Ardea cinerea | Grey Heron | 蒼鷺 |
| Ardeola bacchus | Chinese Pond Heron | 池鷺 |
| Bubulcus coromandus | Eastern Cattle Egret | 牛背鷺 |
| Phalacrocorax carbo | Great Cormorant | 普通鸕鷀 |

5.2 RESULTS OF WATERBIRDS SURVEY

- 5.2.1 *Five* (5) occasion of waterbirds survey were conducted in the Reporting Month.
- 5.2.2 Abundance and diversity of total bird species and key waterbirds species in the Reporting Month are summarized in **Table 5-2-1** and **Table 5-2-2**.

Table 5-2-1 Total Bird Species and Abundance at Point Count Locations in the Reporting Month

| Category | Number of Species | Abundance |
|--------------|-------------------|-----------|
| All Avifauna | 35 | 499 |
| Waterbirds | 16 | 232 |

Table 5-2-2 Abundance of Representative Waterbirds at Point Count Locations in the Reporting Month

| Common Name | Species Name | Chinese Name | Abundance |
|-------------------------------|---------------------|--------------|-----------|
| Chinese Pond Heron | Ardeola bacchus | 池鷺 | 41 |
| Eastern Cattle Egret | Bubulcus coromandus | 牛背鷺 | 29 |
| Grey Heron | Ardea cinerea | 蒼鷺 | 15 |
| Great Egret | Ardea alba | 大白鷺 | 17 |
| Little Egret Egretta garzetta | | 小白鷺 | 64 |
| Great Cormorant | Phalacrocorax carbo | 普通鸕鷀 | 0 |

5.2.3 The result was compared with the baseline data (both August average and Summer average) and decline in abundance of Chinese Pond Heron and Little Egret were recorded. A table showing the waterbirds abundance comparison with baseline data was provided in **Appendix L**. (Appendix C of the waterbirds survey report).



- As discussed in previous reporting period, the decline of individual waterbird species should not be the result of increased disturbances from the Project or its surrounding on-going projects, as increased disturbance would discourage multiple waterbird species from foraging near the transect and point count locations instead. Thus it is concluded that the decline in the two bird species are not related to the construction works of the Project.
- 5.2.5 According to surveyors, the construction works by other Projects around the survey transects observed in previous month are still active during the reporting month.
- 5.2.6 Cabling works of the current project (under non-EP section) was observed to have extended beyond the site hoarding, the pavement outside the northern site entrance was seen to be excavated since the survey in early June 2023, and the cabling work is still on-going. Abundance of waterbirds at P4 had always been low and there was no indication that these additional works had caused increased disturbance to waterbirds.
- 5.2.7 A playback device for bird calls was seen to be installed near the pond in T1 during the survey in early April 2023 by other Project. This may directly lower the number of waterbirds and representative waterbirds visiting P1 and P2 as the birds would be incentivized to forage away from these two points and in the pond instead. However, the playback device was not switched on during any of the surveys within the Reporting Period.
- 5.2.8 Sewerage system upgrade works by other Project was observed active along T2 near P3.
- 5.2.9 An extension of this sewerage system upgrade was observed to be in operation at the Eastern bank of Shek Sheung River near P5 since the survey in late August 2023. Piling works, other machinery and stockpiles were observed within its construction area, which may be a potential source of disturbance that discourages birds from foraging near P5.
- 5.2.10 The construction work by other Project near P7 was also observed active throughout the entire reporting month. Piling works of the same construction was also observed at T3, roughly midway between P6 and P7, on the opposite bank to the survey transect.
- 5.2.11 The details of the waterbirds survey for the Reporting Month can be referred to the full waterbirds survey report provided in **Appendix L**.



6. WASTE MANAGEMENT

6.1 GENERAL WASTE MANAGEMENT

Waste management was carried out by an on-site Environmental Officer or an Environmental Supervisor from time to time.

6.2 RECORDS OF WASTE QUANTITIES

- 6.2.1 All types of waste arising from the construction work are classified into the following:
 - Construction & Demolition (C&D) Material;
 - Chemical Waste;
 - General Refuse; and
 - Excavated Soil.
- 6.2.2 The quantities of waste for disposal in this Reporting Period are summarized in *Tables 6-2-1* and *6-2-2* and the Monthly Summary Waste Flow Table is shown in *Appendix I*. Whenever possible, materials were reused on-site as far as practicable.

Table 6-2-1 Summary of Quantities of Inert C&D Materials

| Type of Waste | Quantity | Disposal Location |
|---|----------|----------------------|
| C&D Materials (Inert) (in '000m ³) | 1.481 | - |
| Reused in this Contract (Inert) (in '000 m ³) | 0 | - |
| Reused in other Contracts/ Projects (Inert) (in '000 m ³) | 0 | - |
| Disposal as Public Fill (Inert) (in '000 m ³) | 1.481 | TM38 |

Table 6-2-2 Summary of Quantities of C&D Wastes

| Type of Waste | Quantity | Disposal Location |
|---|----------|----------------------|
| Recycled Metal ('000kg) | 0 | - |
| Recycled Paper / Cardboard Packing ('000kg) | 0 | - |
| Recycled Plastic ('000kg) | 0 | - |
| Chemical Wastes ('000kg) | 0 | - |
| General Refuses ('000m³) | 0.009 | SENT |



7. SITE INSPECTION

7.1 REQUIREMENTS

7.1.1 According to the approved Updated EM&A Manual, the environmental site inspection shall be formulation by ET Leader. Weekly environmental site inspections should carry out to confirm the environmental performance.

7.2 FINDINGS / DEFICIENCIES DURING THE REPORTING MONTH

- 7.2.1 In the Reporting Month, weekly regular site inspection by the RE, the Main Contractor and ET was carried out on *3*, *10*, *16*, *24* and *31 August 2023* to evaluate site environmental performance of the Contract Works. During the site inspections, no non-compliance was noted.
- 7.2.2 The findings/deficiencies of the Contract Works observed that during the weekly site inspection are listed in *Table 7-2-1*.

Table 7-2-1 Site Observations

| Date | Findings / Deficiencies | Follow-Up Status |
|----------------|--|---|
| 3 August 2023 | • No adverse environmental issue was observed | NA |
| 10 August 2023 | • Stagnant water should be removed. (near HCF and ReWSP) | Stagnant water was removed. |
| | • Opened cement bag should be properly covered to reduce dust generation. (HCF Roof) | Opened cement bag was properly covered. |
| 16 August 2023 | • Drip tray should be provided for chemical storage on-site. (Pumping station) | Chemical containers were removed from site area. |
| | • NRMM label should be displayed properly for NRMM using on-site. (Pumping Station) | The concerned vehicle was removed from site area. |
| 24 August 2023 | • No adverse environmental issue was observed | NA |
| 31 August 2023 | • The Contractor was advised to cover open stockpiles with impervious sheet properly within site area to reduce dust generation. | The stockpiles were properly covered. |



8. ENVIRONMENTAL COMPLAINT AND NON-COMPLIANCE

8.1 ENVIRONMENTAL COMPLAINT, SUMMONS AND PROSECUTION

8.1.1 For the Contract Works, no environmental complaint, summons and prosecution was received in the Reporting Period. The statistical summary table of environmental complaint is presented in *Tables 8-1-1*, 8-1-2 and 8-1-3.

Table 8-1-1 Statistical Summary of Environmental Complaints

| Domontina Domina | Environmental Complaint Statistics | | | | | | | |
|--------------------|---|------------|------------------|--|--|--|--|--|
| Reporting Period | Frequency | Cumulative | Complaint Nature | | | | | |
| 1 – 31 August 2023 | 0 | 0 | NA | | | | | |

Table 8-1-2 Statistical Summary of Environmental Summons

| Donouting Davied | Environmental Summons Statistics | | | | | | | |
|--------------------|---|------------|------------------|--|--|--|--|--|
| Reporting Period | Frequency | Cumulative | Complaint Nature | | | | | |
| 1 – 31 August 2023 | 0 | 0 | NA | | | | | |

 Table 8-1-3
 Statistical Summary of Environmental Prosecution

| Domontina Dominal | Enviro | nmental Prosecution S | tatistics | |
|--------------------|-----------|-----------------------|------------------|--|
| Reporting Period | Frequency | Cumulative | Complaint Nature | |
| 1 – 31 August 2023 | 0 | 0 | NA | |



9. IMPLEMENTATION STATUS OF MITIGATION MEASURES

9.1 GENERAL REQUIREMENTS

9.1.1 The environmental mitigation measures that recommended in the Implementation Schedule for Environmental Mitigation Measures (ISEMM) in the approved Updated EM&A Manual covered the issues of dust, noise, water and waste and they are summarized presented in *Appendix J*.

9.2 IMPLEMENTATION STATUS OF THE MITIGATION MEASURES IN THE REPORTING PERIOD

9.2.1 The Contract Works shall be implementing the required environmental mitigation measures according to the approved Updated EM&A Manual as subject to the site condition. Environmental mitigation measures implemented by the Main Contractor in this Reporting Month are summarized in *Table 9-1-1*. An as-built drawing of site temporary drainage is shown in *Appendix K*.

Table 9-1-1 Environmental Mitigation Measures Implemented in the Reporting Period

| Issues | Environmental Mitigation Measures |
|--------------|---|
| Air Quality | All vehicles must be washed before leaving the site; |
| | Sprayed water during excavation works; |
| | Stockpile of dusty material was covered entirely with impervious sheeting |
| | or sprayed with water so as to maintain the entire surface wet; |
| | Water spraying on haul road and dry site area was provided regularly; and |
| | • Where a vehicle leaving the works site is carrying a load of dusty |
| | materials, the load has covered entirely with clean impervious sheeting; |
| Constriction | Keep all vehicles/plants in good condition to minimize noise impact; |
| Noise | Shut down the plants when not in used; |
| | Provided quiet powered mechanical equipment to use onsite; |
| | Avoided using multiple vehicles at the same time as far as practicable |
| Water | • All the surface runoff are collected to sedimentation pit and tanks for |
| Quality | sedimentation prior discharged |
| | • Sand bag bund was provided along the boundary of the site area near Ng |
| | Tung River to divert the surface runoff to sedimentation pit and avoid |
| | direct discharge of surface runoff. |
| | Standby water pumps were provided on site to pump the runoff water |
| | collected at pit to the sedimentation tank for sedimentation. |
| | • Standby sedimentation tanks were provided on site to ensure sufficient |
| | sedimentation capacity. |
| | Complied with the requirement under the discharge license. |
| | Avoid spilt concrete during concreting works |
| | Haul road was hard paved to reduce muddy runoff during rainy days. |
| Waste and | • Disposal of C&D wastes to any designated public filling facility and/or |
| Chemical | landfill followed a trip ticket system; |
| Management | Debris and refuse generated on-site collected regularly; |
| | Oils and fuels were stored in designated areas; |
| | Kept the site tidy and clean. |

9.3 TENTATIVE CONSTRUCTION ACTIVITIES IN THE COMING MONTH

- 9.3.1 The tentative construction works schedule of the Contract Works under FEP in the coming month are listed below:
 - ABWF Works at ReWPS (Basement Floor) Installation of lifting appliances, main pumps & associated pipe works, construction of dividing wall
 - ABWF Works at ReWPS (Ground Floor) BS works, installation of motors, S.S. handrail and fitting out works
 - E&M Works at HCF
 - External Works at SWHWRP Fence wall footing, CLP Ducts & Drawpits, E&M Ducts & Drawpits, DN450 Overflow pipe, NS180 FS Pipe (near Riverside)



9.4 KEY ISSUES FOR THE COMING MONTH

- 9.4.1 Key issues to be considered in the coming month for the Contract Works under FEP include: ABWF Work at ReWPS and HCF
 - Proper management and storage of chemicals used for the ABWF Work to avoid land contamination.
 - Chemical label for chemical container should be regularly checked and provided.
 - Sufficient secondary containment for chemical containers should be provided at work area.

External Works at SWHWRP

- Cover the excavated material from pipe laying work with impervious sheet to avoid water quality impact during rainy days.
- Restrict operation time of PME from 07:00 to 19:00 on any working day;

General

- Ensure the sand bag bund at site boundary near the Ng Tung River is properly maintained to avoid muddy discharge during heavy rain;
- Ensure sufficient capacity of sedimentation pit and tanks for wastewater sedimentation;
- Ensure all surface runoff are diverted to sedimentation pit and tanks properly;
- Sufficient stock of standby pump should be available on site for pumping the runoff water/wastewater to the sedimentation tank.
- Cover the dusty stockpile on site to reduce potential fugitive dust quality impact;
- Spraying water at dry haul road more frequently to reduce dust generation;
- All the vehicles should be properly washed prior leaving the site;
- Use Quiet powered mechanical equipment (QPME) whenever applicable;
- Minimize the number of plants used at the same time to reduce cumulative noise impact;
- Proper management of general refuse and chemical waste generated on site.
- Keep review the temporary drainage system on site during rainy reason



10. CONCLUSIONS AND RECOMMENDATIONS

10.1 CONCLUSIONS

- 10.1.1 This is **21**st monthly EM&A report presenting the monitoring results and inspection findings for the Reporting Period from **1** to **31** August **2023**.
- 10.1.2 No noise complaint (which is an Action Level exceedance) was received and no construction noise measurement results that exceeded the Limit Level were recorded in the Reporting Period. No NOEs or the associated corrective actions were therefore issued.
- 10.1.3 Five (5) occasions of the weekly waterbirds survey has been taken in the Reporting Period. Although decline in waterbirds were recorded in the Reporting Period, the cause of decline was considered unlikely due to the Project. No action and limit level exceedance was considered triggered in the Reporting Month.
- 10.1.4 No documented complaint, notification of summons or successful prosecution was received by either the RE or WSD or the Main Contractor.
- 10.1.5 Weekly site inspection by the RE, ET and the Main Contractor had carried out on 3, 10, 16, 24 and 31 August 2023. The mitigation measures implemented was considered satisfactory. No non-compliance observed during the site inspection.


10.2 RECOMMENDATIONS

- 10.2.1 ABWF & E&M works at ReWPS & HCF, and external works at SWHWRP will be the major construction work in the coming month. The Contractor should pay attention to potential water quality impact from external work and waste impact from ABWF Work, and implement mitigation measures according to the ISEMM.
- 10.2.2 As wet season has approached, the Contractor was general reminded to paid attention to water quality mitigation measures such as ensure sufficient wastewater treatment facilities capacity is provided on site and keep review on the temporary drainage system to avoid water quality impact arise from the Project.
- 10.2.3 The Contractor was reminded to pay attention to the key issues for the coming month mentioned in Section 9.4.



Appendix A

Location of Shek Wu Hui Water Reclamation Plant






Appendix B

Project Organization



Project Organization Chart





Contact Details of Key Personnel for the Project

| Organization | Project Role | Name of Key Staff | Tel No. | Email |
|--------------|--------------------------------------|----------------------|-----------|---------------------------|
| WSD | Project Proponent | Tim Wong | 2829 5638 | tim_cw_wong@wsd.gov.hk |
| Binnies | Senior Resident Engineer | S.H. Chung | 2608 7380 | sre.3wsd20@gmail.com |
| Binnies | Resident Engineer | Chester Chan, | 2608 7380 | chancw@binnies.com |
| N&T | Independent Environmental Checker | Vega Wong | 2877 3122 | vegawong@nt.com.hk |
| CGC | Site Agent | Wong Fai | 9785 2545 | 3wsd20@gmail.com |
| CGC | Environmental Officer | Chedison Lau | 6274 3903 | 3wsd20@gmail.com |
| AUES | Environmental Team Leader | T. W. Tam | 2959 6059 | twtam@fordbusiness.com |
| AUES | Environmental Consultant | Martin Li | 2959 6059 | martinli@fordbusiness.com |
| AUES | Assistant Environmental Consultant | Fai So | 2959 6059 | faiso@fordbusiness.com |

Legend:

WSD (Employer) – Water Supplies Department

Binnies (Engineer Representative) – Binnies Hong Kong Limited

CGC (Main Contractor) - China Geo-Engineering Corporation

N&T (IEC) -Nature & Technologies (HK) Limited

AUES (ET) – Action-United Environmental Services and Consulting (AUES)



Appendix C

Master Construction Program and Site Overview Photo in the Reporting Period



SITE OVERVIEW PHOTO IN THE REPORTING PERIOD




Floor Screeding Works at ReWPS Basement Floor




E&M Works at HCF


| К | ey Dates | 1676 days | 30/7/21 | 1/3/26 | | | | Q3 Q4 Q |
|----|---|-----------------------------|----------------------------|----------------------------|-----------------|-------------------------|--------------------------|-------------|
| | Contract Date | 1 day | 30/7/21 | 30/7/21 | | F 6 7 2 5 | | |
| | Starting Date Contract Period | 1 day 1675 days | 30/7/21 31/7/21 | 30/7/21 1/3/26 | | 5,6,7,8,9,10,11 | 1 | |
| + | Section 1 - Shek Wu Hui Water Reclamation Plant (SWHWRP) | 791 days | 31/7/21 | 29/9/23 | 3 | 14FF | | |
| | Section 2 - Landscaping works of SWHWRP | 791 days | 31/7/21 | 29/9/23 | | 14FF | | |
| | Section 3 - Modification of Table Hill Reclaimed Water Service Reservoir | 791 days | 31/7/21 | 29/9/23 | | 14FF | | |
| | Section 4 - Mainlaying works in part 3 of the Site Section 5 - Mainlaying works in part 4 of the Site | 791 days 1095 days | 31/7/21 31/7/21 | 29/9/23 29/7/24 | | 14FF 14FF | <u> </u> | |
| | Section 6 - Mainlaying works in part 5 of the Site | 1279 days | 31/7/21 | 29/1/25 | 3 | 14FF | | |
| | Section 7 - Mainlaying works in part 7 of the Site | 1522 days | 31/7/21 | 29/9/25 | | 14FF | | |
| | Section 8 - Mainlaying works in part 7 of the Site & remaining WM works Section 9 - Conversion works of reclaimed water | 1675 days 1675 days | 31/7/21 31/7/21 | 1/3/26 1/3/26 | | 14FF 14FF | ↓ | |
| | Contract Completion date | 0 days | 1/3/26 | 1/3/26 | 5FF,6FF,7FF,8FF | | | |
| | | | | | | | | |
| P | eliminary & General Submission of Draft Safety Plan | 1675 days 14 days | 30/7/21 30/7/21 | 28/2/26 12/8/21 | | 14FF | | |
| | Submission of Draft Safety Flam Submission of Draft Environmental Management Plan | 14 days | 30/7/21 | 12/8/21 | | | | |
| | Submission of Sub-contractor Management Plan | 14 days | 30/7/21 | 12/8/21 | | | - | |
| | Notification & request for UU record from utility undertakers | 14 days | 30/7/21 | 12/8/21 | | | | |
| | Submission and acceptance of selection procedure for supplier Submission and acceptance of selection procedure for subcontractor | 29 days 35 days | 3/8/21 3/8/21 | 31/8/21 6/9/21 | | 24 | | |
| | Agreement on preliminary office layout | 35 days | 12/8/21 | 15/9/21 | | | | |
| | Provision of Project Manager's Accommodation | 222 days | 10/9/21 | 19/4/22 | 22 | | | |
| | Submission and acceptance of subletting package Selection of Subcontractor | 14 days 18 days | 10/9/21 24/9/21 | 23/9/21 11/10/21 | 25 | 26 27 | | |
| | Submission and acceptance of design and material | 60 days | 12/10/21 | 10/12/21 | | 28 | | |
| | Manufacture and delivery of MiC office | 50 days | 11/12/21 | 29/1/22 | | 29 | | |
| | Erection of Project Manager's Accommodation | 80 days | 30/1/22 | 19/4/22 | 28 | | | |
| | Submission and acceptance of subletting package | 1027 days | 3/9/21 | 25/6/24 16/9/21 | | 32 | | |
| | Submission and acceptance of subletting package Selection of traffic consultant | 14 days 13 days | 3/9/21 17/9/21 | 16/9/21 29/9/21 | 31 | 33,34 | | |
| | XP application for different Sections | 1000 days | 30/9/21 | 25/6/24 | 32 | | | |
| | TTA application and Attend TMLG Meetings for different Sections | 1000 days | 30/9/21 | 25/6/24 | 32 | | | |
| | Selection of Concrete Supplier Submission and acceptance of subletting package | 29 days 9 days | 6/9/21 6/9/21 | 4/10/21 14/9/21 | | 37 | H Is | |
| | Submission and acceptance of subjetting package Selection of concrete supplier | 9 days 20 days | 15/9/21 | 4/10/21 | 36 | J, | | |
| | Selection of Subcontractor for Excavation and ELS Works at SWHWRP | 42 days | 7/10/21 | 17/11/21 | | | — | |
| | Submission and acceptance of subletting package | 21 days | 7/10/21 | 27/10/21 | 20 | 40 | | |
| | Selection of subcontractor Selection of Subcontractor for Structural Works | 21 days 39 days | 28/10/21 10/1/22 | 17/11/21 17/2/22 | 39 | | | |
| | Submission and acceptance of subletting package | 21 days | 10/1/22 | 30/1/22 | | 43 | | |
| | Selection of subcontractor | 18 days | 31/1/22 | 17/2/22 | 42 | 45 | | |
| | Selection of Subcontractor for Roadworks | 51 days | 18/2/22 | 9/4/22 | 42 | 16 | | |
| | Submission and acceptance of subletting package Selection of subcontractor | 30 days 21 days | 18/2/22 20/3/22 | 19/3/22 9/4/22 | 43 45 | 46 48 | | |
| | Selection of Subcontractor for Architectural Works | 90 days | 10/4/22 | 8/7/22 | | | | |
| | Submission and acceptance of subletting package | 60 days | 10/4/22 | 8/6/22 | 46 | 49 | | |
| | Selection of Subcontractor for Landscape Works | 30 days | 9/6/22 9/7/22 | 8/7/22 6/10/22 | 48 | 51 | - | |
| | Selection of Subcontractor for Landscape Works Submission and acceptance of subletting package | 90 days 60 days | 9/7/22 9/7/22 | 6/10/22 6/9/22 | 49 | 52 | | |
| | Selection of subcontractor | 30 days | 7/9/22 | 6/10/22 | 51 | | _ | |
| | Selection of Subcontractor for Mainlaying Works | 442 days | 24/1/22 | 10/4/23 | | FF | | |
| | Submission and acceptance of subletting package - open trench (for Section 4) Selection of subcontractor - open trench (for Section 4) | 40 days 7 days | 24/1/22 5/3/22 | 4/3/22 11/3/22 | 54 | 55 | | |
| - | Submission and acceptance of subletting package - open trench (for Section 5) | 43 days | 20/4/22 | 1/6/22 | | 57 | | |
| | Selection of subcontractor - open trench (for Section 5) | 14 days | 2/6/22 | 15/6/22 | 56 | | * | |
| | Submission and acceptance of subletting package - open trench (SC-028) | 30 days | 6/7/22 | 4/8/22 | | 59 | | |
| | Selection of subcontractor - open trench (SC-028) Submission and acceptance of subletting package - open trench (Shek Wu Hui) (SC-035) | 14 days 21 days | 5/8/22 26/9/22 | 18/8/22 16/10/22 | 58 | 61 | | |
| | | | | | | | | |
| | Selection of subcontractor - open trench (Shek Wu Hui) (SC-035) Submission and acceptance of subletting package - open trench (Remaining) (SC-036) | 7 days 21 days | 17/10/22 3/10/22 | 23/10/22 23/10/22 | 60 | 1277 63 | | |
| | Selection of subcontractor - open trench (Remaining) (SC-036) | 7 days | 24/10/22 | 30/10/22 | 62 | 64 | | |
| | Submission and acceptance of subletting package - road marking | 21 days | 31/10/22 | 20/11/22 | 63 | 65 | | |
| | Selection of subcontractor - road marking Submission and acceptance of subletting package - trenchless (SC-029) | 7 days 40 days | 21/11/22 21/10/22 | 27/11/22 29/11/22 | 64 | 67,68SS | <u> </u> | |
| | Submission and acceptance of subjecting package - trenchless (SC-029) Selection of subcontractor - trenchless (SC-029) | 7 days | 30/11/22 | 6/12/22 | 66 | 07,0003 | | |
| | Submission and acceptance of subletting package - trenchless (SC-042) | 40 days | 21/10/22 | 29/11/22 | 66SS | 69 | | |
| | Selection of subcontractor - trenchless (SC-042) | 7 days | 30/11/22 | 6/12/22 | 68 | 70 | | |
| | Submission and acceptance of subletting package - trenchless (SC-051) Selection of subcontractor - trenchless (SC-051) | 90 days 7 days | 7/12/22 7/3/23 | 6/3/23 13/3/23 | | 71 72 | │ | |
| | Submission and acceptance of subletting package - trenchless (SC-052) | 21 days | 14/3/23 | 3/4/23 | | 73 | | |
| | Selection of subcontractor - trenchless (SC-052) | 7 days | 4/4/23 | 10/4/23 | 72 | | | |
| | Selection of Supplier for Survey Equipment | 35 days | 13/12/21 | 16/1/22 | | 76 | | |
| | Submission and acceptance of subletting package Selection of subcontractor | 21 days 14 days | 13/12/21 3/1/22 | 2/1/22 16/1/22 | 75 | 76 | | |
| | Selection of Supplier for Computer Facilities | 47 days | 7/12/21 | 22/1/22 | , , | | | |
| | Submission and acceptance of subletting package | 33 days | 7/12/21 | 8/1/22 | | 79 | | |
| | Selection of Subcontractor | 14 days | 9/1/22 | 22/1/22 | 78 | | | |
| | Selection of Environment Team Submission and acceptance of subletting package | 35 days 21 days | 1/11/21 1/11/21 | 5/12/21 21/11/21 | | 82 | | |
| | Selection of Environment Team | 14 days | 22/11/21 | 5/12/21 | 81 | | | |
| | BEAM Plus | 1208 days | 1/12/21 | 22/3/25 | | 0.5 | | |
| | Submission and acceptance of subletting package Selection of BEAM plus consultant | 90 days 21 days | 1/12/21 1/3/22 | 28/2/22 21/3/22 | 84 | 85 86 | | |
| | BEAM Plus PA submission | 21 days 210 days | 22/3/22 | 17/10/22 | 85 | | | |
| | BEAM Plus FA submission | 540 days | 30/9/23 | 22/3/25 | | | | |
| | BIM Submission and assentance of subletting package | 1536 days | 16/12/21 | 28/2/26 | | 00 | | |
| | Submission and acceptance of subletting package Selection of BIM consultant | 90 days 21 days | 16/12/21 16/3/22 | 15/3/22 5/4/22 | | 90 91 | | |
| | Execution of BIM (rebar BIM, CSD and CBWD coordination and production) | 1425 days | 6/4/22 | 28/2/26 | 90 | | <u> </u> | |
| | Selection of Contractor's Designer for foundation works | 28 days | 1/2/22 | 28/2/22 | | | - | |
| | Submission and acceptance of subletting package | 14 days | 1/2/22 | 14/2/22 | 02 | 94 | - | |
| | Selection of Contractor's Designer Selection of Independent Checking Engineer (ICE) for Permanent Works (foundation) | 14 days 28 days | 15/2/22 1/2/22 | 28/2/22 28/2/22 | 93 | | | |
| | Submission and acceptance of subletting package | 14 days | 1/2/22 | 14/2/22 | | 97 | | |
| | Selection of ICE for Permanent Works | 14 days | 15/2/22 | 28/2/22 | 96 | | | |
| | Selection of Contractor's Designer for Civil & Structural Works Submission and acceptance of subletting package | 28 days 14 days | 3/5/22 3/5/22 | 30/5/22 16/5/22 | | 100 | | |
| | Submission and acceptance of subletting package Selection of Contractor's Designer | 14 days | 3/5/22 17/5/22 | 30/5/22 | 99 | 100 | | |
| | Selection of Independent Checking Engineer (ICE) for Permanent Works (Civil & Structural) | 28 days | 3/5/22 | 30/5/22 | | | | |
| | Submission and acceptance of subletting package | 14 days | 3/5/22 | 16/5/22 | | 103 | | |
| | Selection of ICE for Permanent Works | 14 days | 17/5/22 | 30/5/22 | 102 | | | |
| S | ection 1 & 2 - Construction of SWHWRP and Landscaping Works | 855.5 days | 27/8/21 | 30/12/23 | | | | |
| | Access Date (part 1 of the Site) | 1 day | 27/8/21 | 27/8/21 | | 107 | | |
| | Site clearance | 7 days | 28/8/21 | 3/9/21 | 106 | 108 | | |
| | Initial survey Installation of monitoring instruments and take initial readings | 7 days | 4/9/21 1/11/21 | 10/9/21 28/11/21 | 107 | | | |
| | Installation of monitoring instruments and take initial readings Environmental baseline monitoring by ET | 28 days 33 days | 1/11/21 4/11/21 | 28/11/21 6/12/21 | | 118 | | |
| _ | | | -,, | -,, | | | | |
| _ | Task Inactive Task | _ | | al Summary Rollup | | External Mileston | ne 🔷 Manual Progress 🗕 💮 | |
| | WCD20 D | | | ial Summary | | Deadline | + | |
| | WSD20 Programme Split Inactive Milestone Inactive Summers | ÷ | | | | | | |
| an | WSD20 Programme Split Inactive Milestone Inactive Summary D June 2023) Summary Manual Task | * | Start- | only | С | Critical Critical Split | | |



| | Task Name | Duration | Start | Finish | TRA Predecessors | Successors | 2022 2023 2024 2025 23 Q4 Q1 Q2 Q3 Q4 Q1 Q3 Q4 Q1 Q2 Q3 Q4 Q1 Q2 Q3 Q4 Q1 Q1 Q3 Q4 Q1 Q1 Q3 Q4 Q1 Q1 Q1 Q1 Q1 Q1 Q1 |
|--------|---|--------------------------|----------------------|----------------------|--------------------|--------------------|--|
| 22 | Construction of Walls and Columns (+7.2mPD/+9.1mPD to +12.2mPD) | 24 days | 12/2/23 | 8/3/23 | | 226 | \(\frac{1}{4}\) \(\frac{1}{4}\ |
| 3 4 | Scaffolding erection and Formwork erection Rebar fixing and Formwork erection | 8 days 9 days | 12/2/23 20/2/23 | 20/2/23 1/3/23 | | 224 225 | |
| | Concreting | 7 days | 1/3/23 | 8/3/23 | 224 | 244 | |
| | Construction of Walls and Columns (+12.2mPD to +15.2mPD) Scaffolding erection and Formwork erection | 13 days 3 days | 8/3/23 8/3/23 | 21/3/23 11/3/23 | | 241 228 | |
| | Rebar fixing and Formwork erection | 3 days | 11/3/23 | 14/3/23 | | 229 | |
| | Concreting Construction of Staircase ST1, ST2 (+0mPD to +3.6mPD) | 7 days 19 days | 14/3/23 14/2/23 | 21/3/23 5/3/23 | 228 212 | 235 | |
| | Scaffolding and falsework erection | 7 days | 14/2/23 | 21/2/23 | | 232 | |
| | Formwork erection Rebar fixing | 4 days 4 days | 21/2/23 25/2/23 | 25/2/23 1/3/23 | | 233 234 | |
| | Concreting | 4 days | 1/3/23 | 5/3/23 | 233 | 254 | |
| | Construction of Staircase ST1, ST2 (+3.6mPD to +7.2mPD) | 16 days | 5/3/23 5/3/23 | 21/3/23 9/3/23 | | 240 | |
| | Scaffolding and falsework erection Formwork erection | 4 days 4 days | 9/3/23 | 13/3/23 | | 237 238 | |
| | Rebar fixing | 4 days | 13/3/23 | 17/3/23 | | 239 | |
| | Concreting Re-instatement of falsework at Staircase below +7.2mPD | 4 days 4 days | 17/3/23 21/3/23 | 21/3/23 25/3/23 | 238 235 | 245 | |
| | Construction of Beams and Slabs at +15.2mPD | 28 days | 21/3/23 | 18/4/23 | 226 | 251,256 | |
| | Construction of Beams Falsework and formwork erection for beam | 15 days 3 days | 21/3/23 21/3/23 | 5/4/23 24/3/23 | | 244 | |
| | Rebar fixing for beam | 5 days | 24/3/23 | 29/3/23 | 243 | 245 | |
| | Concreting and curing of concrete for beam Construction of Slabs | 7 days 13 days | 29/3/23 5/4/23 | 5/4/23 18/4/23 | 244,240,217 | 247 | |
| | Installation of precast segments (65 nos.) | 3 days | 5/4/23 | 8/4/23 | 245 | 248 | |
| | Formwork erection for half slab | 1 day | 8/4/23 | 9/4/23 | | 249 | |
| | Rebar fixing for half slab Concreting for half slab and curing of concrete | 2 days 7 days | 9/4/23 11/4/23 | 11/4/23 18/4/23 | 248 249 | 250 | |
| | Construction of Parapet Walls (+15.2mPD to +16.6mPD) | 26 days | 18/4/23 | 14/5/23 | 241 | | |
| | Scaffolding erection Rebar fixing | 7 days 10 days | 18/4/23 25/4/23 | 25/4/23 5/5/23 | 252 | 253 254 | |
| | Formwork erection | 7 days | 5/5/23 | 12/5/23 | 253 | 255 | |
| | Concreting Removal of formwork and falsework below +15.2mPD | 2 days 28 days | 12/5/23 18/4/23 | 14/5/23 16/5/23 | 254 241 | 259,526,530,26 | |
| | Watertightness test (G.L. 2-3, below +9.1mPD) | 21 days | 30/10/22 | 20/11/22 | | | |
| | Detailed Design for Internal Façade Treatment for Assess Road and Interior Fitting for Internal Rooms | 60 days | 20/2/23 | 20/4/23 | | 259 | |
| | Fitting out Works for Motor Hall & Maintenance Room | 60 days | 30/6/23 | 29/8/23 | 256,258,530 | | |
| | Waterproofing & Fitting out Works for Pump Hall Fitting out Works for Other Rooms | 60 days 60 days | 16/5/23 16/5/23 | 15/7/23 15/7/23 | 256 256 | 531 | |
| | Construction of Superstructure (above ground) - Grid Line 4-6 | 292 days | 5/11/22 | 24/8/23 | 198 | | |
| | Construction of base slab (+4.45mPD to +5.95mPD & +5.6mPD to +7.1mPD) Open-cut excavation to formation level | 41 days 10 days | 5/11/22 5/11/22 | 16/12/22 15/11/22 | | 271 265 | |
| | Welding of pile head capping plate (11 nos.) | 3 days | 15/11/22 | 18/11/22 | 264 | 266 | |
| | Laying of blinding layer Installation of water proofing system and testing | 2 days 2 days | 18/11/22 20/11/22 | 20/11/22 22/11/22 | | 267 268 | |
| | Formwork erection | 3 days | 22/11/22 | 25/11/22 | | 269 | |
| | Rebar fixing | 14 days | 25/11/22 | 9/12/22 | | 270 | |
| | Concreting Construction of Bearing walls and Slabs (+5.95mPD to +7.2mPD) | 7 days 37 days | 9/12/22 16/12/22 | 16/12/22 22/1/23 | 269 263 | 275 | |
| | Formwork erection and Rebar fixing | 15 days | 16/12/22 | 31/12/22 | | 273 | |
| | Formwork erection Concreting | 15 days 7 days | 31/12/22 15/1/23 | 15/1/23 22/1/23 | 272 273 | 274 | |
| | Backfilling of pile cap edge | 14 days | 22/1/23 | 5/2/23 | | 276,301FS+14 | |
| | Construction of Columns, Walls, Beams & Slabs (+7.2mPD to +11.8mPD) Scaffolding erection and formwork erection | 37 days 15 days | 5/2/23 5/2/23 | 14/3/23 20/2/23 | | 280 278 | |
| | Rebar fixing and formwork erection | 15 days | 20/2/23 | 7/3/23 | | 279 | |
| | Concreting Construction of Columns, Walls, Beams & Slabs (+11.8mPD to +13.25mPD) | 7 days 35 days | 7/3/23 14/3/23 | 14/3/23 18/4/23 | 278 276 | 290,300 | |
| | Construction of Columns, Walls and Beams (+11.8mPD to +13.05mPD) | 23 days | 14/3/23 | 6/4/23 | 270 | 290,300 | |
| | Falsework and formwork erection | 8 days | 14/3/23 | 22/3/23 | | 283 | |
| | Rebar fixing Concreting and curing of concrete | 8 days 7 days | 22/3/23 30/3/23 | 30/3/23 6/4/23 | 282 283 | 284 286 | |
| | Construction of Slabs at +13.25mPD | 12 days | 6/4/23 | 18/4/23 | | | |
| | Installation of precast segments (22 nos.) Formwork erection for half slab | 2 days 1 day | 6/4/23 8/4/23 | 8/4/23 9/4/23 | 284 286 | 287 288 | |
| | Rebar fixing for half slab | 2 days | 9/4/23 | 11/4/23 | | 289 | |
| | Concreting for half slab Construction of Parapet Walls (+13.25mPD to +14.65mPD) | 7 days 28 days | 11/4/23 18/4/23 | 18/4/23 16/5/23 | 288 280 | 305,295 | |
| | Scaffolding erection | 7 days | 18/4/23 | 25/4/23 | | 292 | |
| | Rebar fixing Formwork erection | 7 days 7 days | 25/4/23 2/5/23 | 2/5/23 9/5/23 | | 293 294 | |
| | Concreting | 7 days | 9/5/23 | 16/5/23 | 293 | 234 | |
| | Construction of Staircase ST3 (+7.1mPD to +15.45mPD) | 28 days | 16/5/23 | 13/6/23 | 290 | 305 | |
| | Scaffolding and falsework erection Formwork erection | 7 days 7 days | 16/5/23 23/5/23 | 23/5/23 30/5/23 | 296 | 297 298 | |
| | Rebar fixing | 7 days | 30/5/23 | 6/6/23 | 297 | 299 | |
| | Concreting Removal of formwork and falsework below +11.8mPD & +13.25mPD | 7 days 7 days | 6/6/23 18/4/23 | 13/6/23 25/4/23 | 298 280 | 302,526,303,30 | |
| | Detailed Design for Internal Façade Treatment for Assess Road and Interior Fitting for | | 21/2/23 | 21/4/23 | 275FS+14 days | | |
| | Internal Rooms Fitting out & BS Works for CLP Transformer Rooms | 50 days | 25/4/23 | 14/6/23 | 300,301 | 547 | |
| | Fitting out & BS Works for LV/SB Room | 80 days | 25/4/23 | 14/7/23 | 300,301 | | |
| | Fitting out Works for Other Rooms Construction of water proofing system at roof slab of ReWPS | 121 days 7 days | 25/4/23 13/6/23 | 24/8/23 20/6/23 | 300,301 290,295 | 306 | |
| | Water tightness test for roof slab of ReWPS | 30 days | 20/6/23 | 20/7/23 | 305 | 446 | |
| | Construction of RC structure of HCF | 287.5 days | 28/8/22 | 11/6/23 | | 435 | |
| | Construction of RC structure of HCF Construction of Superstructure (above ground) - Grid Line 1-3 | 287.5 days 227.5 days | 28/8/22 27/10/22 | 11/6/23 | 146FS+60 days | .55 | |
| | Construction of Columns and Walls (+5.55mPD to +10.2mPD) Scaffolding erection and formwork erection | 36 days | 27/10/22 | 2/12/22 | | 314 312 | |
| | Scaffolding erection and formwork erection Rebar fixing and formwork erection | 15 days 14 days | 27/10/22 11/11/22 | 11/11/22 25/11/22 | | 312 313 | |
| | Concreting | 7 days | 25/11/22 | 2/12/22 | 312 | | |
| | Construction of Columns and Walls (+10.2mPD to +13.00mPD) Scaffolding erection and formwork erection | 35 days 14 days | 2/12/22 2/12/22 | 6/1/23 16/12/22 | | 318 316 | |
| | Rebar fixing and formwork erection | 14 days | 16/12/22 | 30/12/22 | 315 | 317 | |
| | Concreting Construction of Beams and Slabs at +13.00mPD | 7 days 59 days | 30/12/22 6/1/23 | 6/1/23 6/3/23 | 316 314 | 328,332 | |
| | Construction of Beams | 46 days | 6/1/23 | 21/2/23 | | | |
| | Falsework and formwork erection for beam Rebar fixing for beam | 21 days 18 days | 6/1/23 27/1/23 | 27/1/23 14/2/23 | | 321 322 | |
| | Concreting and curing of concrete for beam | 7 days | 14/2/23 | 21/2/23 | | 324 | |
| | Construction of Slabs | 13 days | 21/2/23 | 6/3/23 | | | |
| | Installation of precast segments (32 nos.) Formwork erection for half slab | 3 days 1 day | 21/2/23 24/2/23 | 24/2/23 25/2/23 | | 325 326 | |
| | Rebar fixing for half slab | 2 days | 25/2/23 | 27/2/23 | 325 | 327 | |
| | Concreting for half slab Construction of Bearing walls and Slabs (+5.55mPD to +7.1mPD) | 7 days 35 days | 27/2/23 6/3/23 | 6/3/23 10/4/23 | 326 318 | | |
| | Formwork erection | 14 days | 6/3/23 | 20/3/23 | | 330 | |
| | Rebar fixing and formwork erection Concreting | 14 days 7 days | 20/3/23 3/4/23 | 3/4/23 10/4/23 | 329 330 | 331 | |
| _ | Task Inactive Task | , uuys | | al Summary Rollup | | External Milestone | e 🔷 Manual Progress ———— |
| | ct: 3WSD20 Programme Split Inactive Milestone | | | al Summary | | Deadline Deadline | ♣ |
| | ramme Rev. 19 Milestone • Inactive Summary | | Start- | | | Critical | |
| | o 30 June 2023) Summary Manual Task | | Finish | Oply | 3 | Critical Split | |

| O Task | Name | Duration | Start | Finish | TRA Predecessors | Successors | 2022 2023 2024 2025 20 |
|---------------------------|--|-----------------------------|-----------------------------|--------------------------------|-----------------------|--------------------------------------|---|
| 332 | Construction of Parapet Walls (+13.00mPD to +15.1mPD) | 14 days | 6/3/23 | 20/3/23 | 318 | 397,338,406 | 2022 2023 2024 2025 20 Q3 Q4 Q1 Q2 Q3 Q4 Q1 Q3 Q4 Q1 Q2 Q3 Q4 Q1 Q3 Q4 Q1 Q2 Q3 Q4 Q1 Q |
| 333 | Scaffolding erection | 2 days | 6/3/23 | 8/3/23 | | 334 | |
| 334 335 | Rebar fixing Formwork erection | 2 days 3 days | 8/3/23 10/3/23 | 10/3/23 13/3/23 | | 335 336 | |
| 336 337 | Concreting Detailed Design for Internal Façade Treatment for Assess Road and Interior Fitting for | 7 days 60 days | 13/3/23 9/3/23 | 20/3/23 7/5/23 | 335 | 338 | |
| | Internal Rooms | | | | 227 222 | 330 | |
| 338 339 | Installation of internal finishing works for Grid Line 1-3 Waterproofing system at slabs | 35 days 7 days | 8/5/23 8/5/23 | 11/6/23 14/5/23 | 337,332 | 340 | - |
| 340 341 | Plaster and paint at wall and soffit Epoxy painting on floor finish | 14 days 7 days | 15/5/23 29/5/23 | 28/5/23 4/6/23 | | 341 342,343,344 | |
| 342 | Chequer plate system at cable trench and aerator room | 7 days | 5/6/23 | 11/6/23 | 341 | 342,343,344 | |
| 343 344 | Steel grating floor system at chemical storage rooms SS door and aluminum louver | 7 days 7 days | 5/6/23 5/6/23 | 11/6/23 11/6/23 | 341 341 | | |
| 345 | Construction of Superstructure (above ground) - Grid Line 3-7 | 208 days | 28/8/22 | 24/3/23 | 146 | 389,388,396 | |
| 346 347 | Construction of Walls W2, W3, W5, W6 and columns within G.L. 3-5 Scaffolding erection and Formwork erection | 46 days 18 days | 28/8/22 28/8/22 | 13/10/22 15/9/22 | | 351 348 | |
| 348 | Rebar fixing and Formwork erection | 21 days | 15/9/22 | 6/10/22 | 347 | 349FS-7 days | |
| 349 350 | Concreting of walls W2, W3 and Columns Concreting of walls W5, W6 and Columns | 7 days 7 days | 29/9/22 6/10/22 | 6/10/22 13/10/22 | 348FS-7 days 349 | 350 | |
| 351 | Construction of remaining walls and columns within G.L. 3-5 | 21 days | 13/10/22 | 3/11/22 | 346 | 355 | |
| 552 553 | Scaffolding erection and Formwork erection Rebar fixing and Formwork erection | 7 days 7 days | 13/10/22 20/10/22 | 20/10/22 27/10/22 | 352 | 353 354 | |
| 354 | Concreting | 7 days | 27/10/22 | 3/11/22 | 353 | | |
| 355 356 | Construction of walls and columns within G.L. 5-7 (+4.55mPD to +9.2mPD) Scaffolding erection and Formwork erection | 27 days 14 days | 3/11/22 3/11/22 | 30/11/22 17/11/22 | 351 | 357,360 | |
| 357 | Rebar fixing and Formwork erection | 12 days | 17/11/22 | 29/11/22 | 356 | 358 | |
| 358 359 | Concreting Construction of walls and columns within G.L. 5-7 (+9.2mPD to +10.8mPD) | 1 day 25 days | 29/11/22 17/11/22 | 30/11/22 12/12/22 | 357 | 361 363 | |
| 360 | Scaffolding erection and Formwork erection | 7 days | 17/11/22 | 24/11/22 | 356 | 361 | |
| 361 362 | Rebar fixing and Formwork erection Concreting | 5 days 7 days | 30/11/22 5/12/22 | 5/12/22 12/12/22 | 358,360 361 | 362 | - - - - - - - - - - |
| 363 | Construction of Beams and Slabs at +10.4mPD and +10.8mPD | 73 days | 12/12/22 | 23/2/23 | 359 | 0=0=: | |
| 364 365 | Construction of Beams Falsework and formwork erection for beam | 42 days 21 days | 12/12/22 12/12/22 | 23/1/23 2/1/23 | | 378,373 366 | |
| 866 | Rebar fixing for beam | 14 days | 2/1/23 | 16/1/23 | | 367 | |
| 667 668 | Concreting and curing of concrete Construction of Slabs | 7 days 31 days | 16/1/23 23/1/23 | 23/1/23 23/2/23 | 366 | 369 | |
| 369 | Installation of precast segments (156 nos.) | 15 days | 23/1/23 | 7/2/23 | | 370 | |
| 370 371 | Formwork erection for half slab Rebar fixing for half slab | 3 days 6 days | 7/2/23 10/2/23 | 10/2/23 16/2/23 | | 371 372 | |
| 372 | Concreting for half slab | 7 days | 16/2/23 | 23/2/23 | 371 | | |
| 373 374 | Construction of Parapet Walls (+10.4mPD/+10.8mPD to +12.5mPD) Scaffolding erection | 35 days 7 days | 23/1/23 23/1/23 | 27/2/23 30/1/23 | 364 | 406,397 375 | |
| 375 | Rebar fixing | 10 days | 30/1/23 | 9/2/23 | 374 | 376 | |
| 376 377 | Formwork erection Concreting | 10 days 8 days | 9/2/23 19/2/23 | 19/2/23 27/2/23 | 375 376 | 377 | - |
| 378 | Construction of Staircase ST01 (+7.1mPD to +11.35mPD) | 29 days | 23/1/23 | 21/2/23 | 364 | 383 | |
| 379 380 | Scaffolding and falsework erection Rebar fixing | 10 days 7 days | 23/1/23 2/2/23 | 2/2/23 9/2/23 | 379 | 380 381 | |
| 381 | Formwork erection | 5 days | 9/2/23 | 14/2/23 | 380 | 382 | |
| 382 383 | Concreting Construction of Staircase ST02 (+10.4mPD to +13.95mPD) | 7 days 31 days | 14/2/23 21/2/23 | 21/2/23 24/3/23 | 381 378 | | - |
| 384 | Scaffolding and falsework erection | 14 days | 21/2/23 | 7/3/23 | 204 | 385 | |
| 385 386 | Rebar fixing Formwork erection | 7 days 3 days | 7/3/23 14/3/23 | 14/3/23 17/3/23 | 384 385 | 386 387 | - |
| 387 | Concreting | 7 days | 17/3/23 | 24/3/23 | 386 | | |
| 388 389 | Backfilling of general fill material up to +7.2mPD, and removal of ELS Watertightness test in stages | 90 days 245 days | 24/3/23 24/3/23 | 22/6/23 24/11/23 | 345 345 | | |
| 390 391 | Overall water retaining structure at HCF Inlet Channel and Outlet Channel | 12 days 14 days | 24/3/23 13/10/23 | 5/4/23 27/10/23 | 534 | 395 392 | <u>-</u> |
| 392 | On duty contact tank | 14 days | 27/10/23 | 10/11/23 | 391 | 393 | |
| 393 394 | Standby contact tank Detailed Design for Internal Façade Treatment for Assess Road and Interior Fitting for Intern | 14 days | 10/11/23 19/6/23 | 24/11/23 17/8/23 | 392 | | |
| | Rooms | | | | 200 | | |
| 395 396 | Installation of Waterproofing for Grid Line 3-7 Fitting out & BS Installations for Rooms | 30 days 90 days | 5/4/23 24/3/23 | 5/5/23 22/6/23 | 390 345 | | |
| 397 398 | Construction of water proofing system at roof slab of HCF Water tightness test for roof slab of HCF | 90 days 21 days | 20/3/23 18/6/23 | 18/6/23 9/7/23 | 332,373 397 | 398 446 | |
| 399 | Provisional of Fire Service, Flushing and Fresh Water Supply by WSD | 514 days | 1/5/22 | 26/9/23 | 337 | 440 | |
| 400 401 | WWO542 design submission for Fire Service, Flushing and Fresh Water Supply Withhold Acceptance of WWO542 submission by WSD due to EVA Issue | 60 days 304 days | 1/5/22 30/6/22 | 29/6/22 29/4/23 | 400 | 401 402 | |
| 402 | Re-Submission of WWO542 | 60 days | 30/4/23 | 28/6/23 | 401 | 403 | |
| 103 104 | Acceptance of WWO542 by WSD Provision of water supply to Part 1 by WSD | 30 days 60 days | 29/6/23 29/7/23 | 28/7/23 26/9/23 | 402 403 | 404 | - |
| 405 | Construction of roadworks | 285 days | 20/3/23 | 30/12/23 | 403 | | |
| 106 107 | Construction of fence wall Type-2 & Type-3 fence wall at West side (198m) | 192 days 105 days | 20/3/23 20/3/23 | 28/9/23 3/7/23 | 373,332 | 429SS,417SS 408,415,410,41 | |
| 108 | Type-1 fence wall at East side (189m) | 60 days | 3/7/23 | 1/9/23 | 407 | 419 | |
| 109 110 | Type-3 fence wall at North side (44m) Type-4 fence wall at middle (28m) | 120 days 60 days | 20/3/23 3/7/23 | 18/7/23 1/9/23 | 407 | | |
| 411 | Type-2 & Type-3 fence wall at South side (37m) | 60 days | 3/7/23 | 1/9/23 | 407 | 414,416 | |
| 112 113 | Detailed design of Entrance Logo Feature Fabrication of Entrance Gates and Logo Feature | 90 days 60 days | 20/3/23 18/6/23 | 18/6/23 17/8/23 | 412 | 413 414 | |
| 114 | Installation of Gate 1 and Gate 2 | 3 days | 1/9/23 | 4/9/23 | 411,413 | | |
| 115 116 | Fabrication of steelworks Installation of wall finishes and steelworks | 66 days 21 days | 3/7/23 7/9/23 | 7/9/23 28/9/23 | 407 415,411 | 416 | - |
| 117 | Construction of River Promenade | 285 days | 20/3/23 | 30/12/23 | 406SS | | |
| 118 119 | Detailed design of River Promenade Construction of River Promenade | 120 days 120 days | 20/3/23 1/9/23 | 18/7/23 30/12/23 | 408,418 | 419 | |
| 420 | Construction of underground utilities | 150 days | 3/6/23 | 31/10/23 | | | |
| 421 422 | Construction of CLP Drawpits and Ducts Laying of pipe work system outside ReWPS and HCF | 42 days 90 days | 3/6/23 3/7/23 | 15/7/23 1/10/23 | 407FS-30 days 407 | 426 | |
| 123 | Construction of chambers and water refilling station | 90 days | 3/7/23 | 1/10/23 | 407 | 424,425,426 | |
| 124 125 | Installation of surge vessels Construction of underground utilities (Drainage, Telecom ducts, CLP cable ducts & | 15 days 30 days | 1/10/23 1/10/23 | 16/10/23 31/10/23 | 423 423 | | - |
| 126 | drawpits, Fire Service, Flushing & Fresh Watermain, etc.) Construction of EVA road pavement | | 1/10/23 | | 422,423 | 555,451 | |
| 127 | Construction of road pavement near ReWPS | 30 days | 1/10/23 | 31/10/23 31/10/23 | 744,440 | , -1 | |
| 128 | Construction of road pavement near HCF Design submission and fabrication of steelwork system for the aluminum fin | 30 days 120 days | 1/10/23 20/3/23 | 31/10/23 18/7/23 | 406SS | | |
| 30 | Detailed Design for External Façade Treatment and Vertical Green Wall | 30 days | 20/3/23 | 19/4/23 | | | |
| 31 | Design submission of steelwork system for vertical aluminum fin at ReWPS Design submission of steelwork system for horizontal aluminum fin at HCF | 30 days 30 days | 20/3/23 19/4/23 | 19/4/23 19/5/23 | 431 | 432,433 434 | |
| 133 | Fabrication of vertical aluminum fin for ReWPS | 60 days | 19/4/23 | 18/6/23 | 431 | | |
| 134 135 | Fabrication of horizontal aluminum fin for HCF Installation of architectural works | 60 days 98 days | 19/5/23 29/8/23 | 18/7/23 5/12/23 | 432 181,308 | | |
| 436 | Installation of architectural works near ReWPS | 98 days | 29/8/23 | 5/12/23 | | | |
| 437 | Erection of working platform Laying of artificial granite tile at external wall | 15 days 60 days | 29/8/23 13/9/23 | 13/9/23 12/11/23 | 437 | 438,439 | |
| 438 | Installation of steelworks | 60 days | 13/9/23 | 12/11/23 | 437 | 440FS-7 days | |
| 139 | Installation of cladding | 30 days | 5/11/23 | 5/12/23 | 439FS-7 days | | |
| 439 | | | | vol Cumamonu Dollum | | External Milestone | ne 🔷 Manual Progress ——————————————————————————————————— |
| 438 439 440 | Task Inactive Task SD20 Programme Split | <u> </u> | | ual Summary Rollup | | | |
| 439 440 Project: 3W | SD20 Programme Split Inactive Milestone e Rev. 19 Milestone ♦ Inactive Summary | \$ | | ual Summary | | Deadline Critical | + |
| roject: 3W | SD20 Programme Split Inactive Milestone | | Manu Start- | ual Summary -only h-only | C 3 | Deadline | • |






| D Task | Name | Duration | Start | Finish | TRA Predecessors | Successors | Q3 Q4 Q1 Q2 Q3 Q4 Q1 Q3 Q4 Q1 Q3 Q4 <td< th=""></td<> |
|-------------|---|------------------------------|---------------------------|---------------------------|-----------------------|----------------------|---|
| 661 662 | Reinstatement CH240 - CH270 (65m, Re-alignment) | 1 day 41 days | 19/6/23 20/6/23 | 19/6/23 30/7/23 | 660 646,654 | 700 | |
| 663 664 | TTA establishment Hard material excavation and disposal | 1 day 2 days | 20/6/23 21/6/23 | 20/6/23 22/6/23 | 663 | 664 665 | |
| 665 | Soil excavation , laying sheetpile and disposal | 14 days | 23/6/23 | 6/7/23 | 664 | 666 | |
| 666 667 | Treatment of bedding Pipe laying D.I. | 2 days 7 days | 7/7/23 9/7/23 | 8/7/23 15/7/23 | 665 666 | 667 668 | |
| 668 669 | Backfilling sand/aggregate, concurrent bend block/chambers Reinstatement | 14 days 1 day | 16/7/23 30/7/23 | 29/7/23 30/7/23 | 667 668 | 669 | |
| 670 | CH170 - CH190 (20m) | 24 days | 30/1/23 | 22/2/23 | 000 | 678 | |
| 671 672 | TTA establishment Hard material excavation and disposal | 1 day 2 days | 30/1/23 31/1/23 | 30/1/23 1/2/23 | 671 | 672 673 | |
| 673 674 | Soil excavation , laying sheetpile and disposal Treatment of bedding | 7 days 2 days | 2/2/23 9/2/23 | 8/2/23 10/2/23 | 672 673 | 674 675 | |
| 675 | Pipe laying D.I. | 1 day | 11/2/23 | 11/2/23 | 674 | 676 | |
| 676 677 | Backfilling sand/aggregate, concurrent bend block/chambers Reinstatement | 10 days 1 day | 12/2/23 22/2/23 | 21/2/23 22/2/23 | 675 676 | 677 | |
| 678 679 | CH120 - CH170 (50m) TTA establishment | 48 days 1 day | 23/2/23 23/2/23 | 11/4/23 23/2/23 | 670 | 684 680 | |
| 680 | Removal of existing railing | 3 days | 24/2/23 | 26/2/23 | 679 | 681 | |
| 681 682 | Installation of mild steel pipe Construction of thrust block | 9 days 21 days | 27/2/23 8/3/23 | 7/3/23 28/3/23 | 680 681 | 682 683 | |
| 683 684 | Reinstatement of railing CH080 - CH120 (40m) | 14 days 30 days | 29/3/23 12/4/23 | 11/4/23 11/5/23 | 682 678 | 700 | |
| 685 686 | TTA establishment Hard material excavation and disposal | 1 day 2 days | 12/4/23 13/4/23 | 12/4/23 14/4/23 | 685 | 686 687 | |
| 687 | Soil excavation , laying sheetpile and disposal | 7 days | 15/4/23 | 21/4/23 | 686 | 688 | |
| 688 689 | Treatment of bedding Pipe laying D.I. | 2 days 3 days | 22/4/23 24/4/23 | 23/4/23 26/4/23 | 687 688 | 689 690 | |
| 690 691 | Backfilling sand/aggregate, concurrent bend block/chambers Reinstatement | 14 days 1 day | 27/4/23 11/5/23 | 10/5/23 11/5/23 | 689 690 | 691 | |
| 692 | CH020 - CH080 (60m) | 44 days | 1/11/22 | 14/12/22 | 090 | 700 | |
| 693 694 | TTA establishment Hard material excavation and disposal | 1 day 2 days | 1/11/22 2/11/22 | 1/11/22 3/11/22 | 693 | 694 695 | |
| 695 696 | Soil excavation , laying sheetpile and disposal Treatment of bedding | 14 days 2 days | 4/11/22 18/11/22 | 17/11/22 19/11/22 | 694 695 | 696 697 | |
| 697 | Pipe laying D.I. | 3 days | 20/11/22 | 22/11/22 | 696 | 698 | |
| 698 699 | Backfilling sand/aggregate, concurrent bend block/chambers Reinstatement | 21 days 1 day | 23/11/22 14/12/22 | 13/12/22 14/12/22 | 697 698 | 699 | |
| 700 701 | Pressure test, swabbing and CCTV Team B: CH550 - CH1090 (540m) | 15 days 540.5 days | 31/7/23 20/4/22 | 14/8/23 12/10/23 | 684,654,692 | ,662 793 | |
| 702 | CH970 - CH1010 (40m) | 68.5 days | 20/4/22 | 27/6/22 | | 713 | |
| 703 704 | TTA establishment Hard material excavation and disposal | 1 day 1 day | 20/4/22 21/4/22 | 20/4/22 21/4/22 | 703 | 704 705 | |
| 705 706 | Soil excavation , laying sheetpile and disposal CE-068 _ Inclement Weather in August 2022 | 14 days 15 days | 22/4/22 6/5/22 | 5/5/22 20/5/22 | 704 705 | 706 707 | |
| 707 | Treatment of bedding | 3 days | 21/5/22 | 23/5/22 | 706 | 708 | |
| 708 709 | Pipe laying D.I. CE-052 _ Inclement Weather in May 2022 (under assessment) | 7 days 6 days | 24/5/22 31/5/22 | 30/5/22 5/6/22 | 707 708 | 709 710 | |
| 710 711 | Backfilling sand/aggregate CE-053 _ Inclement Weather in June 2022 (under assessment) | 14 days 6.5 days | 6/6/22 20/6/22 | 19/6/22 26/6/22 | 709 710 | 711 712 | |
| 712 | Reinstatement | 1 day | 26/6/22 | 27/6/22 | 711 | | |
| 713 714 | CH930 - CH970 (40m) TTA establishment | 52 days 1 day | 27/6/22 27/6/22 | 18/8/22 28/6/22 | 702 | 722 715 | |
| 715 716 | Hard material excavation and disposal | 2 days | 28/6/22 | 30/6/22 21/7/22 | 714 715 | 716 717 | |
| 717 | Soil excavation , laying sheetpile and disposal Treatment of bedding | 21 days 2 days | 21/7/22 | 23/7/22 | 716 | 718 | |
| 718 719 | Pipe laying D.I. CE-054 _ Inclement Weather in July 2022 (under assessment) | 7 days 4 days | 23/7/22 30/7/22 | 30/7/22 3/8/22 | 717 718 | 719 720 | |
| 720 721 | Backfilling sand/aggregate, concurrent bend block/chambers | 14 days | 3/8/22 17/8/22 | 17/8/22 18/8/22 | 719 | 721 | |
| 722 | Reinstatement CH880 - CH930 (50m) | 1 day 66 days | 18/8/22 | 23/10/22 | 720 713 | 735 | |
| 723 724 | TTA establishment Hard material excavation and disposal (CH880 - CH910) | 1 day 2 days | 18/8/22 19/8/22 | 19/8/22 21/8/22 | 723 | 724 725 | |
| 725 726 | Soil excavation, laying sheetpile and disposal (CH880 - CH910) Treatment of bedding (CH880 - CH910) | 14 days 3 days | 21/8/22 4/9/22 | 4/9/22 7/9/22 | 724 725 | 726 727 | |
| 727 | Pipe laying D.I. (CH880 - CH910) | 2 days | 7/9/22 | 9/9/22 | 726 | 728 | |
| 728 729 | Backfilling sand/aggregate, concurrent bend block/chambers (CH880 - CH910) Hard material excavation and disposal (CH850 - CH880) | 7 days 2 days | 9/9/22 16/9/22 | 16/9/22 18/9/22 | 727 728 | 729 730 | |
| 730 731 | Soil excavation, laying sheetpile and disposal (CH850 - CH880) Treatment of bedding (CH850 - CH880) | 14 days | 18/9/22 2/10/22 | 2/10/22 5/10/22 | 729 730 | 731 732 | |
| 732 | Pipe laying D.I. (CH850 - CH880) | 3 days 2 days | 5/10/22 | 7/10/22 | 731 | 733 | |
| 733 734 | Backfilling sand/aggregate, concurrent bend block/chambers (CH850 - CH880) Reinstatement | 14 days 2 days | 7/10/22 21/10/22 | 21/10/22 23/10/22 | 732 733 | 734 | |
| 735 | CH780 - CH880 (100m) | 102 days | 23/10/22 | 2/2/23 | 722 | 748 | |
| 736 737 | TTA establishment Hard material excavation and disposal (CH800 - CH850) | 2 days 3 days | 23/10/22 25/10/22 | 25/10/22 28/10/22 | 736 | 737 738 | |
| 738 739 | Soil excavation , laying sheetpile and disposal (CH800 - CH850) Treatment of bedding (CH800 - CH850) | 21 days 4 days | 28/10/22 18/11/22 | 18/11/22 22/11/22 | 737 738 | 739 740 | |
| 740 | Pipe laying D.I. (CH800 - CH850) | 7 days | 22/11/22 | 29/11/22 | 739 | 741 | |
| 741 742 | Backfilling sand/aggregate, concurrent bend block/chambers Hard material excavation and disposal (CH750 - CH800) | 14 days 3 days | 29/11/22 13/12/22 | 13/12/22 16/12/22 | 740 741 | 742 743 | |
| 743 744 | Soil excavation, laying sheetpile and disposal (CH750 - CH800) Treatment of bedding (CH750 - CH800) | 21 days 4 days | 16/12/22 6/1/23 | 6/1/23 10/1/23 | 742 743 | 744 745 | |
| 745 | Pipe laying D.I. (CH750 - CH800) | 7 days | 10/1/23 | 17/1/23 | 744 | 746 | |
| 746 747 | Backfilling sand/aggregate, concurrent bend block/chambers Reinstatement | 14 days 2 days | 17/1/23 31/1/23 | 31/1/23 2/2/23 | 745 746 | 747 | |
| 748 749 | CH680 - CH780 (100m) TTA establishment | 82 days 1 day | 2/2/23 2/2/23 | 25/4/23 3/2/23 | 735 | 762 750 | |
| 750 | Hard material excavation and disposal (CH700 - CH750) | 2 days | 3/2/23 | 5/2/23 | 749 | 751 | |
| 751 752 | Soil excavation, laying sheetpile and disposal (CH700 - CH750) Treatment of bedding (CH700 - CH750) | 14 days 2 days | 5/2/23 19/2/23 | 19/2/23 21/2/23 | 750 751 | 752 753 | |
| 753 754 | Pipe laying D.I. (CH700 - CH750) Backfilling sand/aggregate, concurrent bend block/chambers (CH700 - CH750) | 7 days 14 days | 21/2/23 28/2/23 | 28/2/23 14/3/23 | 752 753 | 754 755 | |
| 755 | Reinstatement (CH700 - CH750) | 1 day | 14/3/23 | 15/3/23 | 754 | 756 | |
| 756 757 | Hard material excavation and disposal (CH650 - CH700) Soil excavation , laying sheetpile and disposal (CH650 - CH700) | 2 days 14 days | 15/3/23 17/3/23 | 17/3/23 31/3/23 | 755 756 | 757 758 | |
| 758 759 | Treatment of bedding (CH650 - CH700) | 2 days | 31/3/23 | 2/4/23 | 757 | 759 | |
| 760 | Pipe laying D.I. (CH650 - CH700) Backfilling sand/aggregate, concurrent bend block/chambers (CH650 - CH700) | 7 days 14 days | 2/4/23 9/4/23 | 9/4/23 23/4/23 | 758 759 | 760 761 | |
| 761 762 | Reinstatement CH580 - CH680 (100m) | 2 days 78 days | 23/4/23 25/4/23 | 25/4/23 12/7/23 | 760 748 | 776 | |
| 763 | TTA establishment | 1 day | 25/4/23 | 26/4/23 | | 764 | |
| 764 765 | Hard material excavation and disposal (CH600 - CH650) Soil excavation, laying sheetpile and disposal (CH600 - CH650) | 7 days 3 days | 26/4/23 3/5/23 | 3/5/23 6/5/23 | 763 764 | 765 766 | |
| 766 767 | Treatment of bedding (CH600 - CH650) Pipe laying D.I. (CH600 - CH650) | 2 days 2 days | 6/5/23 8/5/23 | 8/5/23 10/5/23 | 765 766 | 767 768 | |
| 768 | Backfilling sand/aggregate, concurrent bend block/chambers (CH600 - CH650) | 14 days | 10/5/23 | 24/5/23 | 767 | 769 | |
| 769 770 | Reinstatement (CH600 - CH650) Hard material excavation and disposal (CH550 - CH600) | 1 day 2 days | 24/5/23 25/5/23 | 25/5/23 27/5/23 | 768 769 | 770 771 | |
| 771 | Soil excavation , laying sheetpile and disposal (CH550 - CH600) | 14 days | 27/5/23 | 10/6/23 | 770 | 772 | |
| Project 211 | Task Inactive Task VSD20 Programme Split Inactive Milestone | | | ual Summary Rollup | | External Milest | one Manual Progress |
| | ne Rev. 19 Milestone • Inactive Summary | ▽ | Start- | - | Е | Deadline Critical | • |
| , | June 2023) Summary Manual Task | | Finish | h-only | 3 | Critical Split | |
| (up to 30 | June 2023) Summary Project Summary Duration-only | | Fytor | nal Tasks | | Progress | |

| D | Task Name | Duration | Start | Finish | TRA Predecessors | Successors | 2022 2023 2024 2025 2026 Q3 Q4 Q1 Q2 Q3 Q4 Q1 Q3 Q4 Q1 Q2 Q3 Q4 Q1 Q2 Q3 Q4 Q1 Q2 Q3 Q4 Q1 Q3 Q4 Q1 Q2 Q3 Q4 Q1 Q3 Q4 Q1 |
|------------|---|-------------------------|---------------------------|------------------------------------|-------------------|--------------------|--|
| 772 773 | Treatment of bedding (CH550 - CH600) Pipe laying D.I. (CH550 - CH600) | 2 days 14 days | 10/6/23 12/6/23 | 12/6/23 26/6/23 | 771 772 | 773 774 | Q3 Q4 Q1 Q2 Q3 Q4 Q1 Q3 Q4 Q1 Q2 Q3 Q4 Q1 Q3 Q4 |
| 774 | Backfilling sand/aggregate, concurrent bend block/chambers (CH550 - CH600) | 14 days | 26/6/23 | 10/7/23 | 773 | 775 | |
| 775 776 | Reinstatement CH1010 - CH1040 (30m) | 2 days 30 days | 10/7/23 12/7/23 | 12/7/23 11/8/23 | 774 762 | 784 | |
| 777 | TTA establishment | 1 day | 12/7/23 | 13/7/23 | | 778 | |
| 778 779 | Hard material excavation and disposal Soil excavation, laying sheetpile and disposal | 1 day 7 days | 13/7/23 14/7/23 | 14/7/23 21/7/23 | 777 778 | 779 780 | |
| 780 | Treatment of bedding | 2 days | 21/7/23 | 23/7/23 | 779 | 781 | |
| 781 782 | Pipe laying D.I. Backfilling sand/aggregate, concurrent bend block/chambers | 4 days 14 days | 23/7/23 27/7/23 | 27/7/23 10/8/23 | 780 781 | 782 783 | |
| 783 | Reinstatement | 1 day | 10/8/23 | 11/8/23 | 782 | 702 | |
| 784 785 | CH1040 - CH1090 (50m) TTA establishment | 47 days 1 day | 11/8/23 11/8/23 | 27/9/23 12/8/23 | 776 | 792 786 | |
| 786 | Hard material excavation and disposal | 2 days | 12/8/23 | 14/8/23 | 785 | 787 | |
| 787 788 | Soil excavation , laying sheetpile and disposal Treatment of bedding | 7 days 7 days | 14/8/23 21/8/23 | 21/8/23 28/8/23 | 786 787 | 788 789 | |
| 789 | Pipe laying D.I. | 14 days | 28/8/23 | 11/9/23 | 788 789 | 790 791 | |
| 790 791 | Backfilling sand/aggregate, concurrent bend block/chambers Reinstatement | 14 days 2 days | 11/9/23 25/9/23 | 25/9/23 27/9/23 | 789 | 791 | |
| 792 | Pressure test, swabbing and CCTV | 15 days | 27/9/23 | 12/10/23 | 784 | 704 | |
| 793 794 | Overall pressure test Pipe connection and completion | 15 days 30 days | 12/10/23 27/10/23 | 27/10/23 26/11/23 | 597,701 793 | 794 | |
| 795 796 | RW43 : DN150 DI pipe - 1144m (XP ID: 1301130, 1301131) | 643 days | 7/2/22 10/2/22 | 11/11/23 | | 1027 | |
| 797 | CH370 to CH850 (480m) Team A CH640 to CH680 (40m) | 491 days 179.5 days | 10/2/22 | 15/6/23 8/8/22 | | 1027 1015 | |
| 798 799 | Pending for IIB of pipe fittings TTA establishment | 99 days 1 day | 10/2/22 20/5/22 | 19/5/22 20/5/22 | 798 | 799 800 | |
| 800 | Hard material excavation and disposal | 2 days | 21/5/22 | 22/5/22 | 799 | 801 | |
| 801 802 | CE-052 _ Inclement Weather in May 2022 (under assessment) Soil excavation , laying sheetpile and disposal | 6 days | 23/5/22 | 28/5/22 4/6/22 | 800 801 | 802 803 | |
| 803 | Treatment of bedding | 7 days 2 days | 29/5/22 5/6/22 | 6/6/22 | 801 | 804 | |
| 804 805 | CE-053 _ Inclement Weather in June 2022 (under assessment) Pipe laying D.I. | 6.5 days 7 days | 7/6/22 13/6/22 | 13/6/22 20/6/22 | 803 804 | 805 806 | |
| 806 | CE-054 _ Inclement Weather in July 2022 (under assessment) | 4 days | 20/6/22 | 24/6/22 | 805 | 807 | |
| 807 808 | Works suspended by Sheung Shui Heung Backfilling general fill and compaction | 30 days 14 days | 24/6/22 24/7/22 | 24/7/22 7/8/22 | 806 807 | 808 809 | |
| 809 | Reinstatement | 1 day | 7/8/22 | 8/8/22 | 808 | 811 | |
| 810 811 | Team A CH420 to CH450 (35m) TTA establishment | 38 days | 8/8/22 8/8/22 | 15/9/22 9/8/22 | 809 | 812 | |
| 811 | Hard material excavation and disposal | 1 day 1 day | 9/8/22 | 10/8/22 | 809 | 813 | |
| 813 814 | CE-068 _ Inclement Weather in August 2022 Soil excavation , laying sheetpile and disposal | 15 days | 10/8/22 25/8/22 | 25/8/22 28/8/22 | 812 813 | 814 815 | |
| 815 | Treatment of bedding | 3 days 1 day | 28/8/22 | 29/8/22 | 813 | 816 | |
| 816 817 | Pipe laying D.I. Backfilling general fill and compaction | 2 days 14 days | 29/8/22 31/8/22 | 31/8/22 14/9/22 | 815 816 | 817 818 | |
| 818 | Reinstatement | 14 days 1 day | 14/9/22 | 15/9/22 | 816 | 818 | |
| 819 820 | Team A CH410 to CH420 (10m) TTA establishment | 13 days 1 day | 15/9/22 15/9/22 | 28/9/22 16/9/22 | 818 | 821 | |
| 821 | Hard material excavation and disposal | 1 day | 16/9/22 | 17/9/22 | 820 | 822 | |
| 822 823 | Soil excavation , laying sheetpile and disposal Treatment of bedding | 1 day | 17/9/22 18/9/22 | 18/9/22 19/9/22 | 821 822 | 823 824 | |
| 824 | Pipe laying D.I. | 1 day 1 day | 19/9/22 | 20/9/22 | 823 | 825 | |
| 825 | Backfilling general fill and compaction | 7 days | 20/9/22 | 27/9/22 | 824 825 | 826 828 | |
| 826 827 | Reinstatement Team A CH450 to CH500 (50m) | 1 day 19 days | 27/9/22 28/9/22 | 28/9/22 17/10/22 | 825 | 828 | |
| 828 | TTA establishment | 1 day | 28/9/22 | 29/9/22 | 826 | 829 | |
| 829 830 | Hard material excavation and disposal Soil excavation , laying sheetpile and disposal | 2 days 4 days | 29/9/22 1/10/22 | 1/10/22 5/10/22 | 828 829 | 830 831 | |
| 831 | Treatment of bedding | 1 day | 5/10/22 | 6/10/22 | 830 | 832 | |
| 832 833 | Pipe laying D.I. Backfilling general fill and compaction | 3 days 7 days | 6/10/22 9/10/22 | 9/10/22 16/10/22 | 831 832 | 833 834 | |
| 834 835 | Reinstatement | 1 day | 16/10/22 | 17/10/22 | 833 | 836 | |
| 836 | Team A CH400 to CH410 (10m) TTA establishment | 23 days 1 day | 17/10/22 17/10/22 | 9/11/22 18/10/22 | 834 | 837 | |
| 837 838 | Hard material excavation and disposal Soil excavation, laying sheetpile and disposal | 1 day 4 days | 18/10/22 19/10/22 | 19/10/22 23/10/22 | 836 837 | 838 839 | |
| 839 | Treatment of bedding | 1 day | 23/10/22 | 24/10/22 | 838 | 840 | |
| 840 841 | Pipe laying D.I. Backfilling general fill and compaction | 1 day 14 days | 24/10/22 25/10/22 | 25/10/22 8/11/22 | 839 840 | 841 842 | |
| 842 | Reinstatement | 1 day | 8/11/22 | 9/11/22 | 841 | 844 | |
| 843 844 | Team A CH370 to CH400 (30m) TTA establishment | 28 days 1 day | 9/11/22 9/11/22 | 7/12/22 10/11/22 | 842 | 845 | |
| 845 | Hard material excavation and disposal | 1 day | 10/11/22 | 11/11/22 | 844 | 846 | |
| 846 847 | Soil excavation, laying sheetpile and disposal | 7 days | 11/11/22 | 18/11/22 | 845 | 847 848 | |
| 848 | Treatment of bedding Pipe laying D.I. | 1 day 3 days | 18/11/22 19/11/22 | 19/11/22 22/11/22 | 846 847 | 849 | |
| 849 850 | Backfilling general fill and compaction Reinstatement | 14 days 1 day | 22/11/22 6/12/22 | 6/12/22 7/12/22 | 848 849 | 850 852 | |
| 851 | Team A CH500 to CH550 (50m) | 30 days | 7/12/22 | 6/1/23 | | | |
| 852 853 | TTA establishment Hard material excavation and disposal | 1 day 2 days | 7/12/22 8/12/22 | 8/12/22 10/12/22 | 850 852 | 853 854 | |
| 854 | Soil excavation , laying sheetpile and disposal | 7 days | 10/12/22 | 17/12/22 | 853 | 855 | |
| 855 856 | Treatment of bedding Pipe laying D.I. | 2 days 2 days | 17/12/22 19/12/22 | 19/12/22 21/12/22 | 854 855 | 856 857 | |
| 857 | Backfilling general fill and compaction | 14 days | 21/12/22 | 4/1/23 | 856 | 858 | |
| 858 859 | Reinstatement Team A CH550 to CH580 (30m) | 2 days 29 days | 4/1/23 6/1/23 | 6/1/23 4/2/23 | 857 | 860 | |
| 860 | TTA establishment | 1 day | 6/1/23 | 7/1/23 | 858 | 861 | |
| 861 862 | Hard material excavation and disposal Soil excavation, laying sheetpile and disposal | 2 days 7 days | 7/1/23 9/1/23 | 9/1/23 16/1/23 | 860 861 | 862 863 | |
| 863 | Treatment of bedding | 2 days | 16/1/23 | 18/1/23 | 862 | 864 | |
| 864 865 | Pipe laying D.I. Backfilling general fill and compaction | 2 days 14 days | 18/1/23 20/1/23 | 20/1/23 3/2/23 | 863 864 | 865 866 | |
| 866 | Reinstatement | 1 day | 3/2/23 | 4/2/23 | 865 | 868 | |
| 867 868 | Team A CH580 to CH610 (30m) TTA establishment | 30 days 1 day | 4/2/23 4/2/23 | 6/3/23 5/2/23 | 866 | 869 | |
| 869 | Hard material excavation and disposal | 1 day | 5/2/23 | 6/2/23 | 868 | 870 | |
| 870 871 | Soil excavation , laying sheetpile and disposal Treatment of bedding | 10 days 1 day | 6/2/23 16/2/23 | 16/2/23 17/2/23 | 869 870 | 871 872 | |
| 872 | Pipe laying D.I. | 2 days | 17/2/23 | 19/2/23 | 871 | 873 | |
| 873 874 | Backfilling general fill and compaction Reinstatement | 14 days 1 day | 19/2/23 5/3/23 | 5/3/23 6/3/23 | 872 873 | 874 876 | |
| 875 | Team A CH610 to CH640 (30m) | 30 days | 6/3/23 | 5/4/23 | | | |
| 876 877 | TTA establishment Hard material excavation and disposal | 1 day 1 day | 6/3/23 7/3/23 | 7/3/23 8/3/23 | 874 876 | 877 878 | |
| 878 | Soil excavation , laying sheetpile and disposal | 10 days | 8/3/23 | 18/3/23 | 877 | 879 | |
| 879 880 | Treatment of bedding Pipe laying D.I. | 1 day 2 days | 18/3/23 19/3/23 | 19/3/23 21/3/23 | 878 879 | 880 881 | |
| 881 | Backfilling general fill and compaction | 14 days | 21/3/23 | 4/4/23 | 880 | 882 | |
| 882 | Reinstatement | 1 day | 4/4/23 | 5/4/23 | 881 | | |
| | t: 3WSD20 Programme Task Inactive Task Inactive Milestone | _ | | nual Summary Rollu | p | External Milestone | e 🔷 Manual Progress ———— |
| Pro:- | Tagatina Milastana | > | Mai | nual Summary | | Deadline | · |
| Progi | amme Rev. 19 | | Star | rt-only | С | Critical | • |
| Progi | B 10 | | Fini | rt-only ish-only ernal Tasks |)) | | |

| Task N | ame | Duration | Start | Finish | TRA Predecessors | Successors | 2022 | 2023 2024 2025 2 |
|---|--|-------------------------------|--|---|-------------------|--|--|--|
| 83 | Team A CH640 to CH680 (40m) _ re-alignmet | 30 days | 9/1/23 | 7/2/23 | TIA Fredecessors | Successors | | Q4 Q1 Q2 Q3 Q4 Q1 Q2 Q3 Q4 Q1 Q2 Q3 Q4 |
| 84 | TTA establishment | 1 day | 9/1/23 | 9/1/23 | | 885 | | |
| 85 86 | Hard material excavation and disposal Soil excavation , laying sheetpile and disposal | 1 day 10 days | 10/1/23 11/1/23 | 10/1/23 20/1/23 | 884 885 | 886 887 | | |
| 87 | Treatment of bedding | 10 days | 21/1/23 | 21/1/23 | 886 | 888 | | |
| 88 | Pipe laying D.I. | 2 days | 22/1/23 | 23/1/23 | 887 | 889 | | |
| 90 | Backfilling general fill and compaction Reinstatement | 14 days 1 day | 24/1/23 7/2/23 | 6/2/23 7/2/23 | 888 889 | 890 892 | | |
| 91 | Team A CH680 to CH740 (60m) _ re-alignmet | 23 days | 8/2/23 | 2/3/23 | 003 | 032 | | |
| 92 | TTA establishment | 1 day | 8/2/23 | 8/2/23 | 890 | 893 | | † |
| 93 94 | Hard material excavation and disposal Soil excavation , laying sheetpile and disposal | 1 day 3 days | 9/2/23 10/2/23 | 9/2/23 12/2/23 | 892 893 | 894 895 | | |
| 95 | Treatment of bedding | 1 day | 13/2/23 | 13/2/23 | 894 | 896 | | |
| 96 | Pipe laying D.I. | 2 days | 14/2/23 | 15/2/23 | 895 | 897 | | |
| 97 | Backfilling general fill and compaction Reinstatement | 14 days | 16/2/23 | 1/3/23 | 896 | 898 900 | - | ↓ ↓ ↓ ↓ |
| 98 99 | Team A CH740 to CH770 (30m) _ re-alignmet | 1 day 30 days | 2/3/23 3/3/23 | 2/3/23 1/4/23 | 897 | 900 | | |
| 00 | TTA establishment | 1 day | 3/3/23 | 3/3/23 | 898 | 901 | | |
| 01 | Hard material excavation and disposal | 1 day | 4/3/23 | 4/3/23 | 900 | 902 | | 5 |
| 02 | Soil excavation , laying sheetpile and disposal Treatment of bedding | 10 days 1 day | 5/3/23 15/3/23 | 14/3/23 15/3/23 | 901 902 | 903 904 | - | |
| 04 | Pipe laying D.I. | 2 days | 16/3/23 | 17/3/23 | 903 | 905 | | |
| 05 | Backfilling general fill and compaction | 14 days | 18/3/23 | 31/3/23 | 904 | 906 | | 5 |
| 06 07 | Reinstatement Team A CH770 to CH810 (30m) _ re-alignmet | 1 day 30 days | 1/4/23 2/4/23 | 1/4/23 1/5/23 | 905 | 908 | | |
| 08 | TTA establishment | 1 day | 2/4/23 | 2/4/23 | 906 | 909 | | , |
| 09 | Hard material excavation and disposal | 1 day | 3/4/23 | 3/4/23 | 908 | 910 | | |
| 10 11 | Soil excavation , laying sheetpile and disposal Treatment of bedding | 10 days 1 day | 4/4/23 14/4/23 | 13/4/23 14/4/23 | 909 910 | 911 912 | - | 5 |
| 12 | Pipe laying D.I. | 2 days | 15/4/23 | 16/4/23 | 911 | 913 | | } |
| 13 | Backfilling general fill and compaction | 14 days | 17/4/23 | 30/4/23 | 912 | 914 | | |
| 14 15 | Reinstatement Team A CH810 to CH850 (30m) _ re-alignmet | 1 day 30 days | 1/5/23 2/5/23 | 1/5/23 31/5/23 | 913 | 916 923 | | |
| 16 | TTA establishment | 1 day | 2/5/23 | 2/5/23 | 914 | 917 | - | |
| 17 | Hard material excavation and disposal | 1 day | 3/5/23 | 3/5/23 | 916 | 918 | | <u> </u> |
| 18 | Soil excavation , laying sheetpile and disposal | 10 days | 4/5/23 | 13/5/23 | 917 | 919 | | <u> </u> |
| 19 20 | Treatment of bedding Pipe laying D.I. | 1 day 2 days | 14/5/23 15/5/23 | 14/5/23 16/5/23 | 918 919 | 920 921 | | |
| 21 | Backfilling general fill and compaction | 14 days | 17/5/23 | 30/5/23 | 920 | 922 | | |
| 22 | Reinstatement Pressure test, swapping and CCTV | 1 day | 31/5/23 | 31/5/23 | 921 | | | <u> </u> |
| 23 24 | Pressure test, swabbing and CCTV CH850 to CH1130 (280m) | 15 days 315 days | 1/6/23 1/1/23 | 15/6/23 11/11/23 | 915 | 1027 | | |
| 25 | Team A1 CH1115 to CH1130 (15m) | 35 days | 1/1/23 | 4/2/23 | | | | |
| 26 | TTA establishment | 1 day | 1/1/23 | 1/1/23 | 036 | 927 | | |
| 27 28 | Hard material excavation and disposal Soil excavation , laying sheetpile and disposal | 1 day 7 days | 2/1/23 3/1/23 | 2/1/23 9/1/23 | 926 927 | 928 929 | - | |
| 29 | Treatment of bedding | 2 days | 10/1/23 | 11/1/23 | 928 | 930 | | |
| 30 | Pipe laying D.I. | 7 days | 12/1/23 | 18/1/23 | 929 | 931 | | |
| 31 32 | Backfilling general fill and compaction Reinstatement | 14 days 3 days | 19/1/23 2/2/23 | 1/2/23 4/2/23 | 930 931 | 932 934 | | |
| 33 | Team A1 CH1130 to CH1145 (15m) | 35 days | 5/2/23 | 11/3/23 | 331 | 334 | | |
| 34 | TTA establishment | 1 day | 5/2/23 | 5/2/23 | 932 | 935 | | |
| 35 36 | Hard material excavation and disposal Soil excavation , laying sheetpile and disposal | 1 day 7 days | 6/2/23 7/2/23 | 6/2/23 13/2/23 | 934 935 | 936 937 | - | |
| 37 | Treatment of bedding | 2 days | 14/2/23 | 15/2/23 | 936 | 938 | | |
| 38 | Pipe laying D.I. | 7 days | 16/2/23 | 22/2/23 | 937 | 939 | | |
| 39 40 | Backfilling general fill and compaction Reinstatement | 14 days 3 days | 23/2/23 9/3/23 | 8/3/23 11/3/23 | 938 939 | 940 941 | | |
| 41 | Team A1 CH850 to CH1115 (265m) | 230 days | 12/3/23 | 27/10/23 | 940 | 941 | | - |
| 42 | Pressure test, swabbing and CCTV | 15 days | 28/10/23 | 11/11/23 | 941 | | | |
| 43 | CH000 to CH370 (370m) | 533.5 days | 7/2/22 | 25/7/23 | | 1027 | | |
| 44 45 | Team B CH220 to CH245 (25m) Pending for release of TTA from other Contractor | 144.5 days 102 days | 7/2/22 7/2/22 | 1/7/22 19/5/22 | | 946 | | |
| 46 | TTA establishment | 1 day | 20/5/22 | 20/5/22 | 945 | 947 | <u> </u> | |
| 47 48 | Hard material excavation and disposal CE-052 _ Inclement Weather in May 2022 (under assessment) | 1 day 6 days | 21/5/22 22/5/22 | 21/5/22 27/5/22 | 946 947 | 948 949 | <u> </u> | |
| 49 | Soil excavation , laying sheetpile and disposal | 7 days | 28/5/22 | 3/6/22 | 948 | 950 | | |
| 50 | Treatment of bedding | 3 days | 4/6/22 | 6/6/22 | 949 | 951 | <u> </u> | |
| 51 52 | Pipe laying D.I. Backfilling general fill and compaction | 3 days | 7/6/22 | 9/6/22 | 950 951 | 952 953 | - 5 | |
| 53 | CE-053 _ Inclement Weather in June 2022 (under assessment) | 14 days 6.5 days | 10/6/22 24/6/22 | 23/6/22 30/6/22 | 952 | 953 | | |
| 54 | Reinstatement | 1 day | 30/6/22 | 1/7/22 | 953 | 956 | | |
| 55 | Team B CH190 to CH220 (30m) | 22 days | 1/7/22 | 23/7/22 | 054 | 057 | | |
| 56 57 | TTA establishment Hard material excavation and disposal | 1 day 1 day | 1/7/22 2/7/22 | 2/7/22 3/7/22 | 954 956 | 957 958 | - 5 | |
| 58 | Soil excavation , laying sheetpile and disposal | 3 days | 3/7/22 | 6/7/22 | 957 | 959 | | |
| 59 | Treatment of bedding | 1 day | 6/7/22 | 7/7/22 | 958 | 960 | 1 | |
| 50 51 | Pipe laying D.I. CE-054 _ Inclement Weather in July 2022 (under assessment) | 1 day 4 days | 7/7/22 8/7/22 | 8/7/22 12/7/22 | 959 960 | 962,961 | | |
| 52 | Backfilling general fill and compaction | 14 days | 8/7/22 | 22/7/22 | 960 | 963 | | |
| 53 | Reinstatement | 1 day | 22/7/22 | 23/7/22 | 962 | 965 |] | |
| 54 55 | Team B CH245 to CH285 (40m) TTA establishment | 20 days 1 day | 23/7/22 23/7/22 | 12/8/22 24/7/22 | 963 | 966 | | |
| 66 | Hard material excavation and disposal | 1 day | 24/7/22 | 25/7/22 | 965 | 967 | | |
| 7 | Soil excavation , laying sheetpile and disposal | 7 days | 25/7/22 | 1/8/22 | 966 | 968 | . | |
| 9 | Treatment of bedding Pipe laying D.I. | 1 day 2 days | 1/8/22 2/8/22 | 2/8/22 4/8/22 | 967 968 | 969 970 | - | |
| 0 | Backfilling general fill and compaction | 7 days | 4/8/22 | 11/8/22 | 969 | 971 | | |
| 1 | Reinstatement | 1 day | 11/8/22 | 12/8/22 | 970 | 973 |] | |
| 3 | Team B CH285 to CH315 (30m) TTA establishment | 42 days 1 day | 12/8/22 12/8/22 | 23/9/22 13/8/22 | 971 | 974 | | |
| 4 | Hard material excavation and disposal | 1 day | 13/8/22 | 13/8/22 | 971 | 974 | 1 | |
| 5 | Soil excavation , laying sheetpile and disposal | 5 days | 14/8/22 | 19/8/22 | 974 | 976 | | |
| 6 7 | CE-068 _ Inclement Weather in August 2022 Treatment of bedding | 15 days | 19/8/22 3/9/22 | 3/9/22 5/9/22 | 975 976 | 977 978 | - | |
| 8 | Pipe laying D.I. | 2 days 3 days | 3/9/22 5/9/22 | 5/9/22 8/9/22 | 976 | 978 979 | | |
| 9 | Backfilling general fill and compaction | 14 days | 8/9/22 | 22/9/22 | 978 | 980 | | , |
| 0 | Reinstatement | 1 day | 22/9/22 | 23/9/22 | 979 | 982 | | |
| 2 | Team B CH315 to CH340 (25m) TTA establishment | 25 days 1 day | 23/9/22 23/9/22 | 18/10/22 24/9/22 | 980 | 983 | | |
| 3 | Hard material excavation and disposal | 1 day | 24/9/22 | 25/9/22 | 982 | 984 | | |
| | Soil excavation , laying sheetpile and disposal | 4 days | 25/9/22 | 29/9/22 | 983 | 985 | | |
| 4 | Treatment of bedding Pipe laying D.I. | 1 day 3 days | 29/9/22 30/9/22 | 30/9/22 3/10/22 | 984 985 | 986 987 | | |
| 55 | | 14 days | 3/10/22 | 17/10/22 | 986 | 988 | | |
| 55 56 | Backfilling general fill and compaction | 1 day | 17/10/22 | 18/10/22 | 987 | 990 | | |
| 34 35 36 37 38 | Backfilling general fill and compaction Reinstatement | 420 | 18/10/22 | 25/2/23 | 988 | 991 | - | |
| 34 35 36 37 38 39 | Backfilling general fill and compaction Reinstatement Team B CH0 to CH150 (150m) | 130 days 1 day | 18/10/22 | 19/10/22 | | | and the second s | |
| 34 35 36 37 38 | Backfilling general fill and compaction Reinstatement | 130 days 1 day 7 days | 18/10/22 19/10/22 | 19/10/22 26/10/22 | 990 | 992 | | |
| 4 5 6 7 8 9 0 1 | Backfilling general fill and compaction Reinstatement Team B CH0 to CH150 (150m) TTA establishment Hard material excavation and disposal Soil excavation, laying sheetpile and disposal | 1 day 7 days 21 days | 19/10/22 26/10/22 | 26/10/22 16/11/22 | 990 991 | 993 | | |
| 4 5 6 6 7 8 9 0 1 2 2 | Backfilling general fill and compaction Reinstatement Team B CH0 to CH150 (150m) TTA establishment Hard material excavation and disposal | 1 day 7 days | 19/10/22 | 26/10/22 | 990 | | | |
| 4 5 6 6 7 8 9 0 1 1 2 2 3 3 | Backfilling general fill and compaction Reinstatement Team B CH0 to CH150 (150m) TTA establishment Hard material excavation and disposal Soil excavation , laying sheetpile and disposal Treatment of bedding Task Inactive Task | 1 day 7 days 21 days | 19/10/22 26/10/22 16/11/22 | 26/10/22 16/11/22 | 990 991 992 | 993 | | Manual Progress ———— |
| 4 5 6 7 8 9 0 1 2 3 ject: 3WS | Backfilling general fill and compaction Reinstatement Team B CH0 to CH150 (150m) TTA establishment Hard material excavation and disposal Soil excavation , laying sheetpile and disposal Treatment of bedding Task D20 Programme Split Inactive Task Inactive Milestone | 1 day 7 days 21 days | 19/10/22 26/10/22 16/11/22 Manu Manu | 26/10/22 16/11/22 23/11/22 all Summary Rollup | 990 991 992 | 993 994 External Milestone Deadline | | |
| ect: 3WS | Backfilling general fill and compaction Reinstatement Team B CH0 to CH150 (150m) TTA establishment Hard material excavation and disposal Soil excavation , laying sheetpile and disposal Treatment of bedding Task Inactive Task | 1 day 7 days 21 days | 19/10/22 26/10/22 16/11/22 | 26/10/22 16/11/22 23/11/22 all Summary Rollup all Summary only | 990 991 992 | 993 994 External Milestone | | |



| Task N | Name | Duration | Start | Finish | TRA Predecesso | rs Successors | 2022 2023 2024 2025 202 |
|--|--|---------------------------|---|---|-----------------|---------------------------------------|--|
| 1 | Construction of valve chambers | 381 days | 24/10/22 | 8/11/23 | 1079SS | 5000003015 | Q3 Q4 Q1 Q2 Q3 Q4 Q1 Q3 Q3 Q4 Q1 Q3 Q4 Q1 Q3 Q4 Q1 Q3 Q3 Q4 Q1 Q |
| 1105 | Ma Sik Road CH1700 to CH2180 (480m) (XP ID: 1301142, 1301146, 1301149) | 546 days | 5/12/22 | 2/6/24 | 107333 | | |
| 106 107 | CH1920 to CH1950 (30m) TTA establishment | 30 days 1 day | 5/12/22 5/12/22 | 3/1/23 5/12/22 | | 1108 | |
| 08 | Hard material excavation and disposal | 2 days | 6/12/22 | 7/12/22 | 1107 | 1109 | |
| 09 10 | Soil excavation , laying sheetpile and disposal Treatment of bedding | 7 days 2 days | 8/12/22 15/12/22 | 14/12/22 16/12/22 | 1108 1109 | 1110 1111 | |
| 111 | Pipe laying D.I. | 3 days | 17/12/22 | 19/12/22 | 1110 | 1112 | |
| .12 | Backfilling general fill and compaction | 14 days | 20/12/22 | 2/1/23 | 1111 | 1113 | |
| .13 | Reinstatement CH1950 to CH1990 (40m) | 1 day 29 days | 3/1/23 4/1/23 | 3/1/23 1/2/23 | 1112 | 1115 | |
| 15 | TTA establishment | 1 day | 4/1/23 | 4/1/23 | 1113 | 1116 | |
| .16 | Hard material excavation and disposal Soil excavation , laying sheetpile and disposal | 1 day 7 days | 5/1/23 6/1/23 | 5/1/23 12/1/23 | 1115 1116 | 1117 1118 | |
| 18 | Treatment of bedding | 2 days | 13/1/23 | 14/1/23 | 1117 | 1119 | |
| .19 .20 | Pipe laying D.I. Backfilling general fill and compaction | 3 days 14 days | 15/1/23 18/1/23 | 17/1/23 31/1/23 | 1118 1119 | 1120 1121 | |
| 121 | Reinstatement | 1 day | 1/2/23 | 1/2/23 | 1120 | 1123 | |
| 122 123 | CH1990 to CH2020 (30m) TTA establishment | 37 days | 2/2/23 | 10/3/23 | 1121 | 1124 | |
| .23 | Hard material excavation and disposal | 1 day 2 days | 2/2/23 3/2/23 | 2/2/23 4/2/23 | 1121 1123 | 1124 | |
| 25 | Soil excavation , laying sheetpile and disposal | 14 days | 5/2/23 | 18/2/23 | 1124 | 1126 | |
| 26 27 | Treatment of bedding Pipe laying D.I. | 2 days 3 days | 19/2/23 21/2/23 | 20/2/23 23/2/23 | 1125 1126 | 1127 1128 | |
| 28 | Backfilling general fill and compaction | 14 days | 24/2/23 | 9/3/23 | 1127 | 1129 | |
| 29 30 | Reinstatement CH1790 to 2180 (390m) | 1 day 450 days | 10/3/23 11/3/23 | 10/3/23 2/6/24 | 1128 60 1129 | 1130 | |
| 31 | Ma Sik Road CH2180 to CH2400 (220m) (XP ID: 1301142, 1301146, 1301149) | 450 days | 24/10/22 | 16/1/24 | 00 1123 | | |
| 32 | CH2210 to CH2240 (30m) | 30 days | 24/10/22 | 22/11/22 | | 1124 | |
| 33 34 | TTA establishment Hard material excavation and disposal | 1 day 2 days | 24/10/22 25/10/22 | 24/10/22 26/10/22 | 1133 | 1134 1135 | |
| 35 | Soil excavation, laying sheetpile and disposal | 7 days | 27/10/22 | 2/11/22 | 1134 | 1136 | |
| 36 37 | Treatment of bedding Pipe laying D.I. | 2 days 3 days | 3/11/22 5/11/22 | 4/11/22 7/11/22 | 1135 1136 | 1137 1138 | |
| 38 | Backfilling general fill and compaction | 14 days | 8/11/22 | 21/11/22 | 1137 | 1139 | |
| 9 10 | Reinstatement CH2240 to CH2270 (30m) | 1 day 30 days | 22/11/22 23/11/22 | 22/11/22 22/12/22 | 1138 | 1141 | |
| 11 | TTA establishment | 1 day | 23/11/22 | 23/11/22 | 1139 | 1142 | |
| 12 13 | Hard material excavation and disposal | 2 days | 24/11/22 | 25/11/22 2/12/22 | 1141 1142 | 1143 1144 | |
| 14 | Soil excavation , laying sheetpile and disposal Treatment of bedding | 7 days 2 days | 26/11/22 3/12/22 | 2/12/22 4/12/22 | 1142 | 1144 | |
| 15 | Pipe laying D.I. | 3 days | 5/12/22 | 7/12/22 | 1144 | 1146 | |
| 16 17 | Backfilling general fill and compaction Reinstatement | 14 days 1 day | 8/12/22 22/12/22 | 21/12/22 22/12/22 | 1145 1146 | 1147 1148 | |
| 48 | CH2270 to CH2400 (130m) | 390 days | 23/12/22 | 16/1/24 | 60 1147 | | |
| 49 50 | Ma Sik Road CH2400 to CH2600 (200m) (XP ID: 1301142, 1301146, 1301149) Tin Ping Road (1377m) (XP ID: 1309070, 1310475) | 360 days 547 days | 3/1/23 2/1/23 | 28/12/23 1/7/24 | | | |
| 51 | CH450 to CH480 (30m) | 22 days | 2/1/23 | 23/1/23 | | | H |
| 52 53 | TTA establishment Hard material excavation and disposal | 1 day 1 day | 2/1/23 3/1/23 | 2/1/23 3/1/23 | 1152 | 1153 1154 | |
| 54 | Soil excavation , laying sheetpile and disposal | 3 days | 4/1/23 | 6/1/23 | 1153 | 1155 | |
| 55 | Treatment of bedding | 1 day | 7/1/23 | 7/1/23 | 1154 | 1156 | |
| 56 57 | Pipe laying D.I. Backfilling general fill and compaction | 1 day 14 days | 8/1/23 9/1/23 | 8/1/23 22/1/23 | 1155 1156 | 1157 1158 | |
| 58 | Reinstatement | 1 day | 23/1/23 | 23/1/23 | 1157 | 1160 | |
| 59 60 | CH480 to CH510 (30m) TTA establishment | 22 days 1 day | 24/1/23 24/1/23 | 14/2/23 24/1/23 | 1158 | 1161 | |
| 61 | Hard material excavation and disposal | 1 day | 25/1/23 | 25/1/23 | 1160 | 1162 | |
| 62 63 | Soil excavation , laying sheetpile and disposal Treatment of bedding | 3 days 1 day | 26/1/23 29/1/23 | 28/1/23 29/1/23 | 1161 1162 | 1163 1164 | |
| .64 | Pipe laying D.I. | 1 day | 30/1/23 | 30/1/23 | 1163 | 1165 | |
| 65 66 | Backfilling general fill and compaction Reinstatement | 14 days 1 day | 31/1/23 14/2/23 | 13/2/23 14/2/23 | 1164 1165 | 1166 1168 | |
| .67 | CH510 to CH540 (30m) | 22 days | 15/2/23 | 8/3/23 | 1103 | 1100 | |
| 68 69 | TTA establishment Hard material excavation and disposal | 1 day 1 day | 15/2/23 16/2/23 | 15/2/23 16/2/23 | 1166 1168 | 1169 1170 | |
| 70 | Soil excavation , laying sheetpile and disposal | 3 days | 17/2/23 | 19/2/23 | 1169 | 1171 | |
| 71 | Treatment of bedding | 1 day | 20/2/23 | 20/2/23 | 1170 | 1172 | |
| 72 73 | Pipe laying D.I. Backfilling general fill and compaction | 1 day 14 days | 21/2/23 22/2/23 | 21/2/23 7/3/23 | 1171 1172 | 1173 1174 | |
| 74 | Reinstatement | 1 day | 8/3/23 | 8/3/23 | 1173 | 1176 | |
| 75 76 | CH540 to CH570 (30m) TTA establishment | 22 days 1 day | 9/3/23 9/3/23 | 30/3/23 9/3/23 | 1174 | 1177 | |
| 77 | Hard material excavation and disposal | 1 day | 10/3/23 | 10/3/23 | 1176 | 1178 | |
| 78 79 | Soil excavation , laying sheetpile and disposal Treatment of bedding | 3 days 1 day | 11/3/23 14/3/23 | 13/3/23 14/3/23 | 1177 1178 | 1179 1180 | |
| 80 | Pipe laying D.I. | 1 day | 15/3/23 | 15/3/23 | 1179 | 1181 | |
| 81 82 | Backfilling general fill and compaction Reinstatement | 14 days 1 day | 16/3/23 30/3/23 | 29/3/23 30/3/23 | 1180 1181 | 1182 1184 | |
| 33 | CH570 to CH610 (30m) | 22 days | 31/3/23 | 21/4/23 | 1101 | 1104 | |
| 84 | TTA establishment Hard material excavation and disposal | 1 day | 31/3/23 | 31/3/23 | 1182 | 1185 | |
| 85 86 | Hard material excavation and disposal Soil excavation, laying sheetpile and disposal | 1 day 3 days | 1/4/23 2/4/23 | 1/4/23 4/4/23 | 1184 1185 | 1186 1187 | |
| 87 | Treatment of bedding | 1 day | 5/4/23 | 5/4/23 | 1186 | 1188 | |
| 88 89 | Pipe laying D.I. Backfilling general fill and compaction | 1 day 14 days | 6/4/23 7/4/23 | 6/4/23 20/4/23 | 1187 1188 | 1189 1190 | |
| 90 | Reinstatement | 1 day | 21/4/23 | 21/4/23 | 1189 | 1192 | |
| 91 92 | CH610 to CH640 (30m) TTA establishment | 22 days 1 day | 22/4/23 22/4/23 | 13/5/23 22/4/23 | 1190 | 1193 | |
| 93 | Hard material excavation and disposal | 1 day | 23/4/23 | 23/4/23 | 1190 | 1193 | |
| 94 95 | Soil excavation, laying sheetpile and disposal | 3 days | 24/4/23 | 26/4/23 | 1193 | 1195 | |
| 96 | Treatment of bedding Pipe laying D.I. | 1 day 1 day | 27/4/23 28/4/23 | 27/4/23 28/4/23 | 1194 1195 | 1196 1197 | |
| 97 | Backfilling general fill and compaction | 14 days | 29/4/23 | 12/5/23 | 1196 | 1198 | |
| 98 | Reinstatement CH640 to CH670 (30m) | 1 day 22 days | 13/5/23 14/5/23 | 13/5/23 4/6/23 | 1197 | 1200 | |
| 00 | TTA establishment | 1 day | 14/5/23 | 14/5/23 | 1198 | 1201 | |
| 01 | Hard material excavation and disposal Soil excavation , laying sheetpile and disposal | 1 day 3 days | 15/5/23 16/5/23 | 15/5/23 18/5/23 | 1200 1201 | 1202 1203 | |
| 03 | Treatment of bedding | 1 day | 19/5/23 | 19/5/23 | 1201 | 1204 | |
| 04 | Pipe laying D.I. Backfilling general fill and compaction | 1 day | 20/5/23 | 20/5/23 | 1203 1204 | 1205 1206 | _ |
| 05 | Backfilling general fill and compaction Reinstatement | 14 days 1 day | 21/5/23 4/6/23 | 3/6/23 4/6/23 | 1204 1205 | 1206 1208 | |
| | CH670 to CH710 (30m) | 23 days | 5/6/23 | 27/6/23 | | | |
| 06 07 | TTA establishment | 1 day 2 days | 5/6/23 6/6/23 | 5/6/23 7/6/23 | 1206 1208 | 1209 1210 | |
| 06 07 08 | Hard material excavation and disposal | 3 days | 8/6/23 | 10/6/23 | 1209 | 1211 | |
| 05 06 07 08 09 | Hard material excavation and disposal Soil excavation, laying sheetpile and disposal | | 11/6/23 | 11/6/23 | 1210 1211 | 1212 | |
| 06 07 08 09 10 | Soil excavation , laying sheetpile and disposal Treatment of bedding | 1 day | | 12/6/22 | 11771 | 11/14 | <u>▼</u> |
| 06 07 08 09 | Soil excavation , laying sheetpile and disposal | 1 day 1 day 14 days | 12/6/23 13/6/23 | 12/6/23 26/6/23 | 1211 | 1213 1214 | |
| 06 07 08 09 10 11 11 12 | Soil excavation, laying sheetpile and disposal Treatment of bedding Pipe laying D.I. | 1 day | 12/6/23 | | | | |
| 06 07 08 09 10 11 11 12 13 | Soil excavation , laying sheetpile and disposal Treatment of bedding Pipe laying D.I. Backfilling general fill and compaction Reinstatement Task Inactive Task | 1 day 14 days | 12/6/23 13/6/23 27/6/23 | 26/6/23 | 1212 1213 | 1214 | one Manual Progress |
| 06 07 08 09 10 11 12 13 14 | Soil excavation , laying sheetpile and disposal Treatment of bedding Pipe laying D.I. Backfilling general fill and compaction Reinstatement Task SD20 Programme Task Split Inactive Task Inactive Milestone | 1 day 14 days 1 day | 12/6/23 13/6/23 27/6/23 Manu Manu | 26/6/23 27/6/23 and Summary Rollup | 1212 1213 | 1214 1215 External Milestor Deadline | one Manual Progress |
| 06 07 08 09 10 11 12 13 14 | Soil excavation , laying sheetpile and disposal Treatment of bedding Pipe laying D.I. Backfilling general fill and compaction Reinstatement Task Inactive Task | 1 day 14 days 1 day | 12/6/23 13/6/23 27/6/23 Manu Manu Start- | 26/6/23 27/6/23 and Summary Rollup and Summary only | 1212 1213 | 1214 1215 External Milesto | one Manual Progress |

| .215 | Remaining Section of Tin Ping Road (1287m) | 370 days | Start 28/6/23 | 1/7/24 | 1214 | | Q3 Q4 Q1 Q2 Q3 Q4 Q1 Q2 Q3 Q4 Q1 Q2 Q3 Q4 Q1 Q2 Q3 Q4 |
|----------------|---|-----------------------------|---------------------------|-----------------------------|--------------------------|------------------|---|
| 16 | Sha Tau Kok Road (869m) CH3580 to CH3550 (30m) | 609 days 23 days | 1/11/22 | 1/7/24 23/3/23 | | | |
| 18 | TTA establishment | 1 day | 1/3/23 | 1/3/23 | | 1219 | |
| 219 220 | Hard material excavation and disposal Soil excavation , laying sheetpile and disposal | 1 day 3 days | 2/3/23 3/3/23 | 2/3/23 5/3/23 | 1218 1219 | 1220 1221 | |
| 221 | Treatment of bedding | 1 day | 6/3/23 | 6/3/23 | 1220 | 1222 | |
| 222 | Pipe laying D.I. Backfilling general fill and compaction | 2 days 14 days | 7/3/23 9/3/23 | 8/3/23 22/3/23 | 1221 1222 | 1223 1224 | |
| 223 | Reinstatement | 1 day | 23/3/23 | 23/3/23 | 1222 | 1224 | |
| 225 | CH3550 to CH3520 (30m) | 22 days | 24/3/23 | 14/4/23 | 4224 | 1007 | |
| 226 227 | TTA establishment Hard material excavation and disposal | 1 day | 24/3/23 25/3/23 | 24/3/23 25/3/23 | 1224 1226 | 1227 1228 | |
| 228 | Soil excavation , laying sheetpile and disposal | 3 days | 26/3/23 | 28/3/23 | 1227 | 1229 | |
| .229 | Treatment of bedding Pipe laying D.I. | 1 day 1 day | 29/3/23 30/3/23 | 29/3/23 30/3/23 | 1228 1229 | 1230 1231 | |
| 231 | Backfilling general fill and compaction | 14 days | 31/3/23 | 13/4/23 | 1230 | 1232 | |
| L232 L233 | Reinstatement CH3520 to CH3490 (30m) | 1 day 22 days | 14/4/23 15/4/23 | 14/4/23 6/5/23 | 1231 | 1234 | |
| 1234 | TTA establishment | 1 day | 15/4/23 | 15/4/23 | 1232 | 1235 | |
| .235 | Hard material excavation and disposal Soil excavation , laying sheetpile and disposal | 1 day 3 days | 16/4/23 | 16/4/23 19/4/23 | 1234 1235 | 1236 1237 | |
| 1230 | Treatment of bedding | 1 day | 17/4/23 20/4/23 | 20/4/23 | 1235 | 1237 | |
| 1238 | Pipe laying D.I. | 1 day | 21/4/23 | 21/4/23 | 1237 | 1239 | |
| .239 .240 | Backfilling general fill and compaction Reinstatement | 14 days 1 day | 22/4/23 6/5/23 | 5/5/23 6/5/23 | 1238 1239 | 1240 1241 | |
| 241 | Remaining Section of Sha Tau Kok Road | 422 days | 7/5/23 | 1/7/24 | 1240 | | |
| 1242 1243 | Interface coordination with Contract ND/2019/04 CH2600 to CH2800 (200m) | 90 days 22 days | 1/11/22 30/1/23 | 29/1/23 20/2/23 | | 1244 | |
| 1243 | TTA establishment | 22 days 1 day | 30/1/23 | 20/2/23 30/1/23 | 1242 | 1245 | |
| 245 | Hard material excavation and disposal | 1 day | 31/1/23 | 31/1/23 | 1244 | 1246 | |
| 246 | Soil excavation , laying sheetpile and disposal Treatment of bedding | 3 days 1 day | 1/2/23 4/2/23 | 3/2/23 4/2/23 | 1245 1246 | 1247 1248 | |
| 248 | Pipe laying D.I. | 1 day | 5/2/23 | 5/2/23 | 1247 | 1249 | |
| 249 | Backfilling general fill and compaction | 14 days | 6/2/23 | 19/2/23 | 1248 | 1250 | |
| .250 .251 | Reinstatement Overall testing | 1 day 21 days | 20/2/23 2/7/24 | 20/2/23 22/7/24 | 1249 1039,1076 | 1255 | |
| 252 | Swabbing | 7 days | 2/7/24 | 8/7/24 | | 1253 | |
| L253 L254 | CCTV Hydrostatic pressure test | 7 days 7 days | 9/7/24 16/7/24 | 15/7/24 22/7/24 | 1252 1253 | 1254 | |
| 1255 | Pipe connection and completion | 7 days | 23/7/24 | 29/7/24 | 1251 | 1256FF | |
| 1256 | Planned completion for section 5 | 0 days | 29/7/24 | 29/7/24 | 1255FF | | ✓ 29 Jul '24 |
| 1257 1258 : | Section 6 - Water main laying works in part 5 of the Site | 1280 days | 30/7/21 | 29/1/25 | | | |
| 1259 | Access Date (part 5 of the Site) | 1 day | 30/7/21 | 30/7/21 | | 1260 | |
| 1260 1261 | Initial survey (utility survey, condition survey, initial photo) Application and approval of XP and TTA | 90 days 167 days | 31/7/21 1/10/21 | 28/10/21 16/3/22 | 1259 | 1262 1262 | |
| 1262 | Procurement and Delivery of pipes, fittings and related materials | 30 days | 30/5/22 | 28/6/22 | 1260,1261 | 1263 | |
| 1263 | Submission and acceptance of method statement and material | 30 days | 29/6/22 | 28/7/22 | 1262 | 1264 | |
| .264 .265 | Excavation of Inspection Pit Mainlaying by trenchless method | 800 days 154 days | 3/10/22 1/8/24 | 10/12/24 1/1/25 | 1263 | 1313 1308 | |
| 1266 | RW06 : DN300 DI pipe (trenchless) | 154 days | 1/8/24 | 1/1/25 | | | |
| 1267 1268 | Jocky Club Road (100m) - TBM Method TTA implementation | 154 days 3 days | 1/8/24 1/8/24 | 1/1/25 3/8/24 | | 1269 | |
| 1269 | Contruction of jacking pit and receiving pit | 45 days | 4/8/24 | 17/9/24 | 1268 | 1270 | |
| L270 L271 | Trenchless works and pipe laying Manhole / Chamber construction | 60 days 21 days | 18/9/24 17/11/24 | 16/11/24 7/12/24 | 1269 1270 | 1271 1272 | |
| 1271 | Backfilling and compaction | 21 days 21 days | 8/12/24 | 28/12/24 | 1270 | 1272 | |
| 1273 | Reinstatement | 4 days | 29/12/24 | 1/1/25 | 1272 | | |
| L274 L275 | Contractor's Design and Construction of distribution mains Submission and acceptance of detailed design proposal | 218 days 180 days | 16/5/22 16/5/22 | 19/12/22 11/11/22 | | 1276 | |
| 1276 | Site investigation and liaison with relevant parties | 38 days | 12/11/22 | 19/12/22 | 1275 | 1277 | |
| L277 L278 | Mainlaying by open trench method (XP ID: 1301135, 1301136) RW41 (DN150) - Sheung Shui Tung Hing Road (288m) | 741 days 510 days | 20/12/22 1/3/23 | 2 9/12/24 22/7/24 | 1276,61 | 1308 | |
| 1278 | RW42 (DN150) - No name road in Sheung Shui Heung (210m) | 240 days | 1/5/24 | 26/12/24 | | | |
| 1280 | RW71 (DN150) - Jockey Club Road (308m) | 480 days | 1/8/23 | 22/11/24 | | | |
| 1281 1282 | RW44 (DN150) - Jockey Club Road (38m) RW11 (DN150) - Fung Nam Road (480m) | 60 days 673 days | 1/6/23 24/2/23 | 30/7/23 27/12/24 | 30 | | |
| 1283 | RW46 (DN150) - Fung Nam Lane (38m) | 60 days | 1/9/24 | 30/10/24 | | | _ |
| L284 L285 | RW06 (DN300) - Lung Sum Avenue (290m) RW05 (DN400) - Jockey Club Road (377m) | 450 days 600 days | 1/6/23 20/12/22 | 23/8/24 10/8/24 | 15 | | |
| 1286 | RW15 (DN150) - Sun Fung Road / Sun Shing Road (390m) | 240 days | 20/12/22 | 16/8/23 | | | |
| 1287 1288 | RW18 (DN150) - San Hong Street (464m) RW20 (DN150) - Sun Wing Street (52m) | 620 days 90 days | 20/12/22 8/3/23 | 30/8/24 5/6/23 | 1289 | | |
| 1288 | RW20 (DN150) - Sun Wing Street (52m) RW45 (DN150) - Tsun Fu Street (82m) | 90 days 78 days | 8/3/23 20/12/22 | | 1209 | 1288 | |
| .290 | CH000 - CH040 | 39 days | 20/12/22 | 27/1/23 | | 1298 | |
| .291 | TTA establishment Hard material excavation and disposal | 1 day 2 days | 20/12/22 21/12/22 | | 1291 | 1292 1293 | |
| 293 | Soil excavation, laying sheetpile and disposal | 7 days | 23/12/22 | 29/12/22 | 1292 | 1294 | |
| L294 L295 | Treatment of bedding Pipe laying D.I. | 7 days 7 days | 30/12/22 6/1/23 | 5/1/23 12/1/23 | 1293 1294 | 1295 1296 | _ |
| 1295 | Backfilling general fill and compaction | 7 days 14 days | 13/1/23 | 26/1/23 | 1294 | 1296 | |
| 297 | Reinstatement | 1 day | 27/1/23 | 27/1/23 | 1296 | | |
| .298 .299 | CH040 - CH082 TTA establishment | 39 days 1 day | 28/1/23 28/1/23 | 7/3/23 28/1/23 | 1290 | 1300 | H h |
| 300 | Hard material excavation and disposal | 2 days | 29/1/23 | 30/1/23 | 1299 | 1301 | |
| 301 | Soil excavation, laying sheetpile and disposal | 7 days | 31/1/23 | 6/2/23 | 1300 | 1302 1303 | _ |
| .302 | Treatment of bedding Pipe laying D.I. | 7 days 7 days | 7/2/23 14/2/23 | 13/2/23 20/2/23 | 1301 1302 | 1303 1304 | |
| .304 | Backfilling general fill and compaction | 14 days | 21/2/23 | 6/3/23 | 1303 | 1305 | |
| .305 | Reinstatement RW14 (DN150) - Fu Hing Street (372m) | 1 day 580 days | 7/3/23 20/12/22 | 7/3/23 21/7/24 | 1304 | | |
| 307 | RW21 (DN150) - Sun Fat Street (105m) | 120 days | 1/9/24 | 29/12/24 | | | |
| .308 | Overall testing Swabbing | 21 days 7 days | 2/1/25 2/1/25 | 22/1/25 8/1/25 | 1265,1277 | 1312 1310 | <u> </u> |
| 1309 | CCTV | 7 days 7 days | 9/1/25 | 8/1/25 15/1/25 | 1309 | 1310 | |
| 311 | Hydrostatic pressure test | 7 days | 16/1/25 | 22/1/25 | 1310 | 4045 | |
| .312 | Pipe connection and completion Planned completion for section 6 | 7 days 0 days | 23/1/25 29/1/25 | 29/1/25 29/1/25 | 1308 1312,1264 | 1313 | 29 Jan '25 |
| 314 | | | | | | | |
| | Section 7 - Water main laying works in part 6 of the Site | 1523 days | 30/7/21 | 29/9/25 | | 1217 | |
| 316 | Access Date (part 6 of the Site) Initial survey (utility survey, condition survey, initial photo) | 1 day 90 days | 30/7/21 31/7/21 | 30/7/21 28/10/21 | 1316 | 1317 1318 | |
| 1318 | Application and approval of XP and TTA | 117 days | 1/11/21 | 25/2/22 | 1317 | | <u> </u> |
| .319 .320 | Procurement and Delivery of pipes, fittings and related materials Submission and acceptance of method statement and material | 30 days 30 days | 7/5/22 7/5/22 | 5/6/22 5/6/22 | | | |
| 1321 | Excavation of Inspection Pit | 900 days | 3/10/22 | 20/3/25 | | | |
| 1322 | Mainlaying by trenchless method | 858 days | 1/4/23 | 5/8/25 16/3/25 | | 1460 | |
| 1323 1324 | RW05 : DN400 DI pipe (trenchless) Fu Hing Street (75m) - TBM Method | 320 days 130 days | 1/5/24 1/5/24 | 16/3/25 7/9/24 | | | |
| 325 | TTA implementation | 3 days | 1/5/24 | 3/5/24 | | 1326 | <u></u> |
| | Task Inactive Tas | k | Ma | anual Summary Rollup | | External Milesto | one Manual Progress |
| roject. | 3WSD20 Programme Split Inactive Mil | estone | Ma | anual Summary | | Deadline | <u> </u> |
| | | nmary | Sta | art-only | L | Critical | |
| rogra | mme Rev. 19 | | Fir | nish-only | 3 | Critical Split | |

| Task 326 | Mama | | | | D | C+c··· | Einial- | TDA De-1 | rc C | 2022 |
|--|--|--|----------------------|---------------|----------------------------|--------------------------|---------------------------|-------------------|-----------------------|--|
| -U | (Name Contruction of iacl | king nit and reseiver | | | Duration 45 days | Start 4/5/24 | 17/6/24 | TRA Predecesso | | Q3 Q4 Q1 Q2 Q3 Q4 Q1 Q3 Q4 Q |
| 7 | Contruction of jack Trenchless works a | king pit and receiving pi and pipe laying | <u> </u> | | 45 days 45 days | 4/5/24 18/6/24 | 17/6/24 1/8/24 | 1325 1326 | 1327 1328 | |
| | Manhole / Chambe | er construction | | | 21 days 14 days | 2/8/24 23/8/24 | 22/8/24 5/9/24 | 1327 1328 | 1329 1330 | |
|) | Reinstatement | npaction | | | 2 days | 6/9/24 | 7/9/24 | 1328 | 1330 1332FS+60 day | |
| | Luen Sum Road (70m | | | | 130 days | 7/11/24 | 16/3/25 | 122055.60 | dove 1222 | |
| | TTA implementation Contruction of jack | king pit and receiving pi | ít | | 3 days 45 days | 7/11/24 10/11/24 | 9/11/24 24/12/24 | 1330FS+60 1332 | 1334 | <u>→</u> |
| 1 | Trenchless works a | | | | 45 days | 25/12/24 | 7/2/25 | 1333 | 1335 | |
| 5 | Manhole / Chambe Backfilling and con | | | | 21 days 14 days | 8/2/25 1/3/25 | 28/2/25 14/3/25 | 1334 1335 | 1336 1337 | |
| 7 | Reinstatement | | | | 2 days | 15/3/25 | 16/3/25 | 1336 | | |
| 9 | RW05 : DN300 DI pipe (t Ma Sik Road (180m) | | | | 175 days 175 days | 1/9/23 1/9/23 | 22/2/24 22/2/24 | | | |
|) | TTA implementation | on | | | 3 days | 1/9/23 | 3/9/23 | | 1341 | |
| 2 | Contruction of jack Trenchless works a | king pit and receiving pi | ıt . | | 45 days 90 days | 4/9/23 19/10/23 | 18/10/23 16/1/24 | 1340 1341 | 1342 1343 | |
| 3 | Manhole / Chamb | | | | 21 days | 17/1/24 | 6/2/24 | 1342 | 1344 | |
| | Backfilling and con | npaction | | | 14 days | 7/2/24 | 20/2/24 | 1343 | 1345 | |
| 5 | Reinstatement RW08 : DN400 DI pipe (t | trenchless) | | | 2 days 336 days | 21/2/24 1/6/23 | 22/2/24 1/5/24 | 1344 | | <u> </u> |
| 7 | Wo Muk Road (60m) | | | | 124 days | 1/6/23 | 2/10/23 | | 1240 | |
| 9 | TTA implementation Contruction of jack | on king pit and receiving pi | it | | 3 days 42 days | 1/6/23 4/6/23 | 3/6/23 15/7/23 | 1348 | 1349 1350 | |
|) | Trenchless works a | | | | 42 days | 16/7/23 | 26/8/23 | 1349 | 1351 | *_ |
| <u>-</u> | Manhole / Chambo | | | | 21 days 14 days | 27/8/23 17/9/23 | 16/9/23 30/9/23 | 1350 1351 | 1352 1353 | |
| 3 | Reinstatement | • | | | 2 days | 1/10/23 | 2/10/23 | 1352 | 1355FS+60 day | |
| 1 5 | Wo Tai Street (100m) TTA implementation | | | | 152 days 3 days | 2/12/23 2/12/23 | 1/5/24 4/12/23 | 1353FS+60 | days 1356 | |
| 5 | Contruction of jack | king pit and receiving pi | it | | 42 days | 5/12/23 | 15/1/24 | 1355 | 1357 | |
| | Trenchless works a Manhole / Chambo | | | | 70 days 21 days | 16/1/24 26/3/24 | 25/3/24 15/4/24 | 1356 1357 | 1358 1359 | |
| <u> </u> | Manhole / Chambo Backfilling and con | | | | 21 days 14 days | 26/3/24 16/4/24 | 15/4/24 29/4/24 | 1357 1358 | 1359 1360 | |
|) | Reinstatement | | | | 2 days | 30/4/24 | 1/5/24 | 1359 | | |
| <u>. </u> | RW09 : DN450 DI pipe (t San Wang Road (435) | | | | 858 days 245 days | 1/4/23 1/4/23 | 5/8/25 1/12/23 | | | |
| 3 | TTA implementation | on | | | 3 days | 1/4/23 | 3/4/23 | | 1364 | |
| 4 5 | Contruction of jack Trenchless works a | king pit and receiving pi and pipe laying | τ | | 45 days 160 days | 4/4/23 19/5/23 | 18/5/23 25/10/23 | 1363 1364 | 1365 1366 | |
| 6 | Manhole / Chambe | er construction | | | 21 days | 26/10/23 | 15/11/23 | 1365 | 1367 | |
| 7 | Backfilling and con Reinstatement | npaction | | | 14 days 2 days | 16/11/23 30/11/23 | 29/11/23 1/12/23 | 1366 1367 | 1368 1371 | |
| 9 | Submission and accep | otance of method state | ment by MTRC | | 560 days | 1/4/23 | 11/10/24 | | 1371 | |
| 1 | MTRC (315m) - TBM I TTA implementation | | | | 298 days 7 days | 12/10/24 12/10/24 | 5/8/25 18/10/24 | 1369,1368 | 1372 | |
| 2 | · | king pit and receiving pi | it | | 60 days | 19/10/24 | 17/12/24 | 1371 | 1373 | |
| 3 4 | Trenchless works a Manhole / Chambe | | | | 180 days 30 days | 18/12/24 16/6/25 | 15/6/25 15/7/25 | 1372 1373 | 1374 1375 | |
| 5 | Backfilling and con | | | | 18 days | 16/7/25 | 2/8/25 | 1374 | 1376 | |
| 6 7 | Reinstatement | huamahlasa) | | | 3 days | 3/8/25 | 5/8/25 | 1375 | | |
| 3 | RW05 : DN300 DI pipe (t Ling Shan Road (60m | | | | 555 days 130 days | 1/4/23 1/4/23 | 6/10/24 8/8/23 | | | |
|) | TTA implementation | | •• | | 3 days | 1/4/23 | 3/4/23 | 4270 | 1380 | |
| L | Trenchless works | king pit and receiving pi and pipe laying | T. | | 45 days 45 days | 4/4/23 19/5/23 | 18/5/23 2/7/23 | 1379 1380 | 1381 1382 | |
| 2 | Manhole / Chambe | | | | 21 days | 3/7/23 | 23/7/23 | 1381 | 1383 | |
| 3 4 | Backfilling and con Reinstatement | npaction | | | 14 days 2 days | 24/7/23 7/8/23 | 6/8/23 8/8/23 | 1382 1383 | 1384 1386FS+60 day | |
| 5 | | dabout (130m) - HDD N | /lethod | | 175 days | 8/10/23 | 30/3/24 | | | |
| 6 7 | TTA implementation | on king pit and receiving pi | it | | 3 days 45 days | 8/10/23 11/10/23 | 10/10/23 24/11/23 | 1384FS+60 1386 | 1388 | |
| 8 | Trenchless works a | | | | 90 days | 25/11/23 | 22/2/24 | 1387 | 1389 | |
|) | Manhole / Chambo Backfilling and con | | | | 21 days 14 days | 23/2/24 15/3/24 | 14/3/24 28/3/24 | 1388 1389 | 1390 1391 | |
| 1 | Reinstatement | прасцоп | | | 2 days | 29/3/24 | 30/3/24 | 1390 | 1393FS+60 day | |
| 2 | Pak Fung Road (70m) TTA implementation | | | | 130 days 3 days | 30/5/24 30/5/24 | 6/10/24 1/6/24 | 1391FS+60 | days 1204 | |
| 4 | | king pit and receiving pi | ít | | 45 days | 2/6/24 | 16/7/24 | 1393 | 1395 | |
| 5 | Trenchless works a | | | | 45 days | 17/7/24 | 30/8/24 | 1394 | 1396 | |
| 5 7 | Manhole / Chambo Backfilling and con | | | | 21 days 14 days | 31/8/24 21/9/24 | 20/9/24 4/10/24 | 1395 1396 | 1397 1398 | |
| 3 | Reinstatement | | | | 2 days | 5/10/24 | 6/10/24 | 1397 | | |
| 9 | RW05 : DN300 DI pipe (t Fanling Way (35m) - I | | | | 362 days 91 days | 1/6/23 1/6/23 | 27/5/24 30/8/23 | | | |
| L | TTA implementation | on | | | 3 days | 1/6/23 | 3/6/23 | | 1402 | 5 |
| 2 | Contruction of jack Trenchless works a | king pit and receiving pi and pipe laying | t | | 30 days 21 days | 4/6/23 4/7/23 | 3/7/23 24/7/23 | 1401 1402 | 1403 1404 | |
| 1 | Manhole / Chambo | er construction | | | 21 days | 25/7/23 | 14/8/23 | 1403 | 1405 | |
| 5 | Backfilling and con Reinstatement | npaction | | | 14 days 2 days | 15/8/23 29/8/23 | 28/8/23 30/8/23 | 1404 1405 | 1406 1408FS+180 da | |
| 7 | CLP Station (35m) - H | and Shield Method | | | 91 days | 29/8/23 27/2/24 | 27/5/24 | 1703 | 7-1001 2-100 US | |
| 3 | TTA implementation | | it | | 3 days | 27/2/24 | 29/2/24 | 1406FS+18 | - | |
|) | Contruction of jack Trenchless works a | king pit and receiving pi and pipe laying | | | 30 days 21 days | 1/3/24 31/3/24 | 30/3/24 20/4/24 | 1408 1409 | 1410 1411 | |
| | Manhole / Chambo | er construction | | | 21 days | 21/4/24 | 11/5/24 | 1410 | 1412 | |
| 3 | Backfilling and con Reinstatement | iihacti0[] | | | 14 days 2 days | 12/5/24 26/5/24 | 25/5/24 27/5/24 | 1411 1412 | 1413 | |
| 4 1 | Mainlaying by open trench | | | | 1029 days | 1/11/22 | 25/8/25 | | 1460 | |
| 5 | RW07 (DN300) - Ma Sik F RW05 (DN400) - Jockey (| | D: 1316661, 1301141 | | 570 days 570 days | 1/12/23 1/2/24 | 22/6/25 23/8/25 | | | |
| 7 | RW05 (DN300) - Jockey (| Club Road (720m) (XP II | | | 307 days | 1/6/23 | 2/4/24 | | 1418 | |
| 3 9 | RW05 (DN300) - Pik Fung RW05 (DN300) - Sun Wa | | | | 110 days 400 days | 3/4/24 22/7/24 | 21/7/24 25/8/25 | 1417 30 1418 | 1419 | |
|) | RW08 (DN400) - Fanling | Lau Road (750m) (XP ID |): 1310580, 1310468) | | 450 days | 1/6/23 | 23/8/24 | | 1421 | |
| L 2 | RW08 (DN400) - Lok Yip RW17 (DN150) - Sun Shir | | | | 360 days 180 days | 24/8/24 1/7/24 | 18/8/25 27/12/24 | 1420 | | |
| 3 | RW16 (DN250) - Sun Fun | g Road / Lung Sum Ave | nue (741m) | | 720 days | 1/9/23 | 20/8/25 | | | |
| 1 5 | RW47 (DN100) - Ben Lun | | D· 1310064) | | 110 days 900 days | 1/5/25 1/11/22 | 18/8/25 18/4/25 | | | |
| · ; | RW22 (DN150) - Chi Che CH630 - CH700 | טווה שנוכפו (1/10) (14 | D. 1310004) | | 900 days 39 days | 1/11/22 1/11/22 | 18/4/25 9/12/22 | | 1434 | |
| 7 | TTA establishment | tion and di | | | 1 day | 1/11/22 | 1/11/22 | 4427 | 1428 | |
| 3 | Hard material excavation , laying | tion and disposal g sheetpile and disposa | 1 | | 2 days 7 days | 2/11/22 4/11/22 | 3/11/22 10/11/22 | 1427 1428 | 1429 1430 | |
|) | Treatment of bedding | | | | 7 days | 11/11/22 | 17/11/22 | 1429 | 1431 | |
| 2 | Pipe laying D.I. Backfilling general fill | and compaction | | | 7 days 14 days | 18/11/22 25/11/22 | 24/11/22 8/12/22 | 1430 1431 | 1432 1433 | |
| _ | Reinstatement | . Jampuototi | | | 1 day | 9/12/22 | 9/12/22 | 1432 | | |
| | CH040 - CH082 TTA establishment | | | | 39 days 1 day | 10/12/22 10/12/22 | 17/1/23 10/12/22 | 1426 | 1436 | |
| 4 | Hard material excava | tion and disposal | | | 1 day 2 days | 10/12/22 | 10/12/22 | 1435 | 1436 | |
| 3 4 5 6 | | | | | | Mon | al Summary Rollup | | External Milestone | ♦ Manual Progress |
| 4 5 | | Task | | Inactive Task | | | LIVIUD | | | |
| ect: 3V | WSD20 Programme | Split | | | ♦ | Mani | ual Summary | | ■ Deadline | + |
| ect: 3W | | | * | | | Manu Start- | ual Summary | C 3 | | + |


| | ask Name | Duration | Start | Finish | TRA Predecessors | Successors | Q2022 Q2023 Q2024 Q2025 Q2025 Q2026 Q202 |
|----------|--|-----------------------------|-------------------------|--------------------------|--------------------------|----------------------|--|
| 37 38 | Soil excavation , laying sheetpile and disposal Treatment of bedding | 7 days 7 days | 13/12/22 20/12/22 | 19/12/22 26/12/22 | 1436 1437 | 1438 1439 | |
| 39 | Pipe laying D.I. | 7 days | 27/12/22 | 2/1/23 | 1438 | 1440 | |
| 40 41 | Backfilling general fill and compaction Reinstatement | 14 days 1 day | 3/1/23 17/1/23 | 16/1/23 17/1/23 | 1439 1440 | 1441 | _ |
| 12 | RW24 (DN150) - Chi Ming Street (120m) | 170 days | 1/3/25 | 17/8/25 | 1440 | | |
| 13 14 | RW49 (DN150) - San Wan Road (75m) RW23 (DN150) - Lung Wan Street (171m) | 110 days 270 days | 1/5/25 1/6/24 | 18/8/25 25/2/25 | | | |
| 14 15 | RW69 (DN150) - Lung Sum Lane (60m) | 80 days | 1/6/24 | 19/8/25 | | | |
| 16 | RW25 (DN150) - Road to Fanling Wai (330m) | 260 days | 1/12/24 | 17/8/25 | | | |
| 17 18 | RW26 (DN150) - Ka Siu Road (133m) RW27 (DN150) - Fanling Station Road (273m) | 210 days 350 days | 1/10/24 1/9/24 | 28/4/25 16/8/25 | | | |
| 9 | RW34 (DN150) - Fan Leng Lau (380m) (XP ID: 1310580, 1310468) | 360 days | 1/2/24 | 25/1/25 | | | |
| 0 | RW36 (DN150) - Lok Fung Street (495m) RW13 (DN150) - Wo Tai Street (630m) | 380 days 930 days | 1/8/24 1/2/23 | 15/8/25 18/8/25 | | | |
| 2 | RW28 (DN150) - Wo Mun Street (312m) | 480 days | 1/11/23 | 22/2/25 | | | |
| 3 | RW31 (DN150) - Luen Cheong Street (185m) RW32 (DN150) - Luen Shing Street (185m) | 230 days 270 days | 1/1/25 1/4/24 | 18/8/25 26/12/24 | | | |
| 5 | RW33 (DN150) - Luen Hing Street (199m) | 300 days | 1/9/24 | 27/6/25 | | | |
| 6 7 | RW30 (DN150) - Luen On Street / Luen Wo Road / Luen Fai Street (649m) | 960 days | 2/1/23 | 18/8/25 | | | |
| 8 | RW29 (DN150) - Wo Muk Street / Luen Hing Street (360m) RW12 (DN150) - Luen Chit Street (120m) | 570 days 200 days | 1/2/24 1/2/25 | 23/8/25 19/8/25 | | | |
|) | RW55 (DN150) - Mount One (44m) | 80 days | 1/6/25 | 19/8/25 | 4222 4444 | 1.164 | |
| | Overall testing Swabbing | 21 days 7 days | 26/8/25 26/8/25 | 15/9/25 1/9/25 | 1322,1414 | 1464 1462 | |
| : | ссту | 7 days | 2/9/25 | 8/9/25 | 1461 | 1463 | |
| } - | Hydrostatic pressure test Pipe connection and completion | 7 days 14 days | 9/9/25 16/9/25 | 15/9/25 29/9/25 | 1462 1460 | 1465FF | |
| | Planned completion for section 7 | 0 days | 29/9/25 | 29/9/25 | 1464FF | | 29 S |
| | Section 8 - Water main laying works in part 7 of the Site | 1676 days | 30/7/21 | 1/3/26 | | | |
| | Access Date (part 7 of the Site) | 1 day | 30/7/21 | 30/7/21 | | 1469 | |
|) | Initial survey (utility survey, condition survey, initial photo) Application and approval of XP and TTA | 90 days 180 days | 31/7/21 1/11/21 | 28/10/21 29/4/22 | 1468 1469 | 1470 1474,1483 | |
| | Procurement and Delivery of pipes, fittings and related materials | 60 days | 6/4/22 | 4/6/22 | 1703 | 1474,1483 | |
| | Submission and acceptance of method statement and material | 30 days | 6/5/22 | 4/6/22 | | | |
| | Excavation of Inspection Pit Mainlaying by trenchless method | 900 days 190 days | 3/10/22 1/9/23 | 20/3/25 8/3/24 | 1471,1470 | 1640 | |
| | RW05 : DN300 DI pipe (trenchless) | 190 days | 1/9/23 | 8/3/24 | | | |
| | Jocky Club Road (110m) - TBM Method TTA implementation | 190 days 3 days | 1/9/23 1/9/23 | 8/3/24 3/9/23 | | 1478 | |
| | Contruction of jacking pit and receiving pit | 30 days | 4/9/23 | 3/10/23 | 1477 | 1479 | |
| | Trenchless works and pipe laying Manhole / Chamber construction | 120 days 21 days | 4/10/23 1/2/24 | 31/1/24 21/2/24 | 1478 1479 | 1480 1481 | |
| | Backfilling and compaction | 14 days | 22/2/24 | 6/3/24 | 1480 | 1482 | |
| ! | Reinstatement Mainlaying by open trench method | 2 days 1243 days | 7/3/24 1/9/22 | 8/3/24 25/1/26 | 1481 1471,1470 | 1640 | |
| | RW38 (DN150) - Yip Cheong Street (351m) | 540 days | 1/8/24 | 22/1/26 | 14/1,14/0 | 1040 | |
| , | RW39 (DN150) - Yip Cheong Street (14m) | 60 days | 1/6/24 | 30/7/24 | | | |
| ; , | RW37 (DN150) - Yip Wo Street (420m) (XP ID: 1309054) CH210 to CH300 (90m) | 510 days 32 days | 1/12/22 1/12/22 | 23/4/24 1/1/23 | | 1495 | |
| 3 | TTA establishment | 1 day | 1/12/22 | 1/12/22 | | 1489 | |
|) | Hard material excavation and disposal Soil excavation , laying sheetpile and disposal | 1 day 7 days | 2/12/22 3/12/22 | 2/12/22 9/12/22 | 1488 1489 | 1490 1491 | |
| L | Treatment of bedding | 1 day | 10/12/22 | 10/12/22 | 1490 | 1492 | |
| 2 | Pipe laying D.I. Backfilling general fill and compaction | 7 days 14 days | 11/12/22 18/12/22 | 17/12/22 31/12/22 | 1491 1492 | 1493 1494 | |
| 4 | Reinstatement | 1 day | 1/1/23 | 1/1/23 | 1493 | 1434 | |
| 5 | CH300 to CH360 (60m) TTA establishment | 32 days | 2/1/23 | 2/2/23 | 1487 | 1497 | * |
| 96 | Hard material excavation and disposal | 1 day | 2/1/23 3/1/23 | 2/1/23 3/1/23 | 1496 | 1497 | |
| 8 | Soil excavation , laying sheetpile and disposal | 7 days | 4/1/23 | 10/1/23 | 1497 | 1499 | |
| 9 | Treatment of bedding Pipe laying D.I. | 1 day 7 days | 11/1/23 12/1/23 | 11/1/23 18/1/23 | 1498 1499 | 1500 1501 | |
| 01 | Backfilling general fill and compaction | 14 days | 19/1/23 | 1/2/23 | 1500 | 1502 | |
| 12 | Reinstatement Remaining section of Yip Wo Street (270m) | 1 day 446 days | 2/2/23 3/2/23 | 2/2/23 23/4/24 | 1501 1502 | 1503 | |
| 4 | RW10 (DN300) - On Lok Mun Street (930m) (XP ID: 1301294, 1311241) | 1211 days | 3/10/22 | 25/1/26 | | | |
| 5 6 | CH930 to CH980 (50m) TTA establishment | 56 days 2 days | 3/10/22 3/10/22 | 27/11/22 4/10/22 | | 1513 1507 | |
| 7 | Hard material excavation and disposal | 2 days | 5/10/22 | 6/10/22 | 1506 | 1508 | |
| 8 | Soil excavation , laying sheetpile and disposal Treatment of bedding | 21 days 2 days | 7/10/22 28/10/22 | 27/10/22 29/10/22 | 1507 1508 | 1509 1510 | |
| 0 | Pipe laying D.I. | 2 days 14 days | 30/10/22 | 12/11/22 | 1508 1509 | 1510 1511 | |
| 1 | Backfilling general fill and compaction | 14 days | 13/11/22 | 26/11/22 | 1510 | 1512 | |
| 2 | Reinstatement CH840 to CH930 (90m) | 1 day 40 days | 27/11/22 28/11/22 | 27/11/22 6/1/23 | 1511 1505 | 1521 | |
| .4 | TTA establishment | 1 day | 28/11/22 | 28/11/22 | | 1515 | |
| .5 | Hard material excavation and disposal Soil excavation , laying sheetpile and disposal | 2 days 7 days | 29/11/22 1/12/22 | 30/11/22 7/12/22 | 1514 1515 | 1516 1517 | |
| 7 | Treatment of bedding | 1 day | 8/12/22 | 8/12/22 | 1516 | 1518 | |
| 8 | Pipe laying D.I. Backfilling general fill and compaction | 14 days | 9/12/22 23/12/22 | 22/12/22 5/1/23 | 1517 1518 | 1519 1520 | |
| .0 | Reinstatement | 1 day | 6/1/23 | 6/1/23 | 1519 | | |
| 1 | CH800 to CH840 (40m) TTA establishment | 33 days | 7/1/23 7/1/23 | 8/2/23 | 1513 | 1529 1523 | * |
| 3 | Hard material excavation and disposal | 1 day 2 days | 7/1/23 8/1/23 | 7/1/23 9/1/23 | 1522 | 1523 1524 | |
| 4 | Soil excavation , laying sheetpile and disposal | 7 days | 10/1/23 | 16/1/23 | 1523 | 1525 | |
| 5 6 | Treatment of bedding Pipe laying D.I. | 1 day 7 days | 17/1/23 18/1/23 | 17/1/23 24/1/23 | 1524 1525 | 1526 1527 | |
| 7 | Backfilling general fill and compaction | 14 days | 25/1/23 | 7/2/23 | 1526 | 1528 | |
| 28 | Reinstatement CH980 to CH1000 (20m) | 1 day 30 days | 8/2/23 9/2/23 | 8/2/23 10/3/23 | 1527 1521 | 1537 | |
| 0 | TTA establishment | 2 days | 9/2/23 | 10/2/23 | | 1531 | |
| 1 | Hard material excavation and disposal Soil excavation , laying sheetpile and disposal | 2 days 7 days | 11/2/23 13/2/23 | 12/2/23 19/2/23 | 1530 1531 | 1532 1533 | _ |
| 33 | Treatment of bedding | 2 days | 20/2/23 | 21/2/23 | 1532 | 1534 | |
| 34 35 | Pipe laying D.I. Backfilling general fill and compaction | 2 days | 22/2/23 | 23/2/23 | 1533 1534 | 1535 1536 | |
| 5 6 | Backfilling general fill and compaction Reinstatement | 14 days 1 day | 24/2/23 10/3/23 | 9/3/23 10/3/23 | 1534 1535 | 1536 | |
| 7 | CH830 to CH860 (30m) | 37 days | 11/3/23 | 16/4/23 | 1529 | 1545 | |
| 38 39 | TTA establishment Hard material excavation and disposal | 2 days 2 days | 11/3/23 13/3/23 | 12/3/23 14/3/23 | 1538 | 1539 1540 | |
| 0 | Soil excavation , laying sheetpile and disposal | 14 days | 15/3/23 | 28/3/23 | 1539 | 1541 | |
| 2 | Treatment of bedding Pipe laying D.I. | 2 days 2 days | 29/3/23 31/3/23 | 30/3/23 1/4/23 | 1540 1541 | 1542 1543 | |
| 13 | Backfilling general fill and compaction | 14 days | 2/4/23 | 15/4/23 | 1542 | 1544 | |
| 14 15 | Reinstatement CH800 to CH830 (30m) | 1 day 26 days | 16/4/23 17/4/23 | 16/4/23 12/5/23 | 1543 1537 | 1553 | |
| 46 | TTA establishment | 1 day | 17/4/23 | 17/4/23 | 133/ | 1547 | |
| 17 | Hard material excavation and disposal | 1 day | 18/4/23 | 18/4/23 | 1546 | 1548 | <u> </u> |
| | Task Inactive Task | | Manu | al Summary Rollup | | External Milesto | one Manual Progress |
| - | 3WSD20 Programme Split Inactive Milestone mme Rev. 19 | ♦ | | al Summary | | Deadline Critical | + |
| _ | 20.1 2022) | | Start- Finish | | _ | Critical | |
| to | 30 June 2023) Summary Manual Task | | 1.111121 | 1-only | 3 | Critical Split | |

| Task | k Name | | | Duration | Start | Finish | TRA Predecessors | Successors | 2022 2023 2024 2025 |
|----------|--|--|------------------|----------------------|----------------------|-----------------------------------|------------------|----------------------------|--|
| 18 | Soil excavation , | laying sheetpile and disposal | | 7 days | 19/4/23 | 25/4/23 | 1547 | 1549 | Q3 Q4 Q1 Q2 Q3 Q4 Q1 Q3 Q4 Q |
| 19 | Treatment of bed Pipe laying D.I. | dding | | 1 day 1 day | 26/4/23 27/4/23 | 26/4/23 27/4/23 | 1548 1549 | 1550 1551 | |
| 51 | | al fill and compaction | | 14 days | 28/4/23 | 11/5/23 | 1550 | 1551 | |
| 2 | Reinstatement | lm) | | 1 day | 12/5/23 | 12/5/23 7/6/23 | 1551 | 1561 | |
| <u> </u> | CH110 to CH140 (30 TTA establishme | | | 26 days 1 day | 13/5/23 13/5/23 | 13/5/23 | 1545 | 1555 | |
| 5 | | cavation and disposal | | 1 day | 14/5/23 | 14/5/23 | 1554 | 1556 | |
| 5 7 | Soil excavation , Treatment of bed | laying sheetpile and disposal | | 7 days 1 day | 15/5/23 22/5/23 | 21/5/23 22/5/23 | 1555 1556 | 1557 1558 | |
| 3 | Pipe laying D.I. | | | 1 day | 23/5/23 | 23/5/23 | 1557 | 1559 | |
|) | | al fill and compaction | | 14 days | 24/5/23 7/6/23 | 6/6/23 7/6/23 | 1558 1559 | 1560 | |
|) L | Reinstatement CH080 to CH110 (30 | Dm) | | 1 day 37 days | 8/6/23 | 14/7/23 | 1553 | 1569 | |
| 2 | TTA establishme | nt | | 2 days | 8/6/23 | 9/6/23 | | 1563 | <u></u> |
| 3 1 | | cavation and disposal laying sheetpile and disposal | | 2 days 14 days | 10/6/23 12/6/23 | 11/6/23 25/6/23 | 1562 1563 | 1564 1565 | |
| 5 | Treatment of bed | | | 2 days | 26/6/23 | 27/6/23 | 1564 | 1566 | |
| | Pipe laying D.I. | 100 | | 2 days | 28/6/23 | 29/6/23 | 1565 | 1567 | 5 |
| | Backfilling genera Reinstatement | al fill and compaction | | 14 days 1 day | 30/6/23 14/7/23 | 13/7/23 14/7/23 | 1566 1567 | 1568 | |
|) | | of On Lok Mun Street (840m) | | 926 days | 15/7/23 | 25/1/26 | 1561 | | |
| | RW35 (DN150) - On Ch CH590 to CH610 (30 | uen Street (720m) (XP ID: 1301294, 13112 | 241) | 992 days 26 days | 1/9/22 1/9/22 | 19/5/25 26/9/22 | | | |
| | TTA establishme | | | 1 day | 1/9/22 | 1/9/22 | | 1573 | |
| | | cavation and disposal | | 1 day | 2/9/22 | 2/9/22 | 1572 | 1574 | |
| | Soil excavation , Treatment of bed | laying sheetpile and disposal | | 7 days 1 day | 3/9/22 10/9/22 | 9/9/22 10/9/22 | 1573 1574 | 1575 1576 | |
| | Pipe laying D.I. | 201115 | | 1 day | 11/9/22 | 11/9/22 | 1575 | 1577 | |
| | | al fill and compaction | | 14 days | 12/9/22 | 25/9/22 | 1576 | 1578 | |
| | Reinstatement CH560 to CH590 (30 | Dm) | | 1 day 26 days | 26/9/22 27/9/22 | 26/9/22 22/10/22 | 1577 | 1580 | |
| | TTA establishme | nt | | 1 day | 27/9/22 | 27/9/22 | 1578 | 1581 | |
| | | cavation and disposal laying sheetpile and disposal | | 1 day | 28/9/22 29/9/22 | 28/9/22 5/10/22 | 1580 1581 | 1582 1583 | |
| | Treatment of be | | | 7 days 1 day | 6/10/22 | 6/10/22 | 1581 1582 | 1583 1584 | |
| | Pipe laying D.I. | | | 1 day | 7/10/22 | 7/10/22 | 1583 | 1585 | |
| | Backfilling genera Reinstatement | al fill and compaction | | 14 days 1 day | 8/10/22 22/10/22 | 21/10/22 22/10/22 | 1584 1585 | 1586 1588 | |
| | CH530 to CH560 (30 | | | 50 days | 23/10/22 | 11/12/22 | | | |
| | TTA establishme | | | 1 day | 23/10/22 | 23/10/22 | 1586 | 1589 | |
| | | cavation and disposal laying sheetpile and disposal | | 2 days 14 days | 24/10/22 26/10/22 | 25/10/22 8/11/22 | 1588 1589 | 1590 1591 | |
| | Treatment of bed | | | 2 days | 9/11/22 | 10/11/22 | 1590 | 1592 | |
| | Pipe laying D.I. Backfilling genera | al fill and compaction | | 2 days 28 days | 11/11/22 13/11/22 | 12/11/22 10/12/22 | 1591 1592 | 1593 1594 | |
| | Reinstatement | armi and compaction | | 1 day | 11/12/22 | 11/12/22 | 1593 | 1596 | |
| | CH500 to CH530 (30 | | | 26 days | 12/12/22 | 6/1/23 | 4504 | 4507 | |
| | TTA establishme Hard material ex | nt cavation and disposal | | 1 day 1 day | 12/12/22 13/12/22 | 12/12/22 13/12/22 | 1594 1596 | 1597 1598 | |
| | | laying sheetpile and disposal | | 7 days | 14/12/22 | 20/12/22 | 1597 | 1599 | |
| | Treatment of bed Pipe laying D.I. | dding | | 1 day 1 day | 21/12/22 22/12/22 | 21/12/22 22/12/22 | 1598 1599 | 1600 1601 | \downarrow |
| | | al fill and compaction | | 14 days | 23/12/22 | 5/1/23 | 1600 | 1602 | |
| | Reinstatement | lm) | | 1 day | 6/1/23 | 6/1/23 | 1601 | 1604 | |
| | CH230 to CH260 (30 TTA establishmen | | | 26 days 1 day | 7/1/23 7/1/23 | 1/2/23 7/1/23 | 1602 | 1605 | |
| | Hard material ex | cavation and disposal | | 1 day | 8/1/23 | 8/1/23 | 1604 | 1606 | |
| | Soil excavation , Treatment of bed | laying sheetpile and disposal | | 7 days 1 day | 9/1/23 16/1/23 | 15/1/23 16/1/23 | 1605 1606 | 1607 1608 | _ |
| | Pipe laying D.I. | aum ₅ | | 1 day 1 day | 16/1/23 17/1/23 | 16/1/23 17/1/23 | 1606 | 1608 | |
| | Backfilling genera | al fill and compaction | | 14 days | 18/1/23 | 31/1/23 | 1608 | 1610 | \ |
| | Reinstatement CH200 to CH230 (30 | Dm) | | 1 day 26 days | 1/2/23 2/2/23 | 1/2/23 27/2/23 | 1609 | 1612 | |
| | TTA establishme | nt | | 1 day | 2/2/23 | 2/2/23 | 1610 | 1613 | |
| | | cavation and disposal laying sheetpile and disposal | | 1 day 7 days | 3/2/23 4/2/23 | 3/2/23 10/2/23 | 1612 1613 | 1614 1615 | |
| | Treatment of bed | | | 1 days | 11/2/23 | 11/2/23 | 1614 | 1616 | |
| | Pipe laying D.I. | of fill and some of the | | 1 day | 12/2/23 | 12/2/23 | 1615 | 1617 | |
| | Backfilling genera Reinstatement | al fill and compaction | | 14 days 1 day | 13/2/23 27/2/23 | 26/2/23 27/2/23 | 1616 1617 | 1618 1620 | |
| | CH170 to CH200 (30 | | | 36 days | 28/2/23 | 4/4/23 | | | |
| | TTA establishme | nt cavation and disposal | | 1 day | 28/2/23 1/3/23 | 28/2/23 2/3/23 | 1618 1620 | 1621 1622 | _ |
| | | laying sheetpile and disposal | | 2 days 14 days | 1/3/23 3/3/23 | 2/3/23 16/3/23 | 1620 1621 | 1622 | |
| | Treatment of bed | | | 2 days | 17/3/23 | 18/3/23 | 1622 | 1624 | <u> </u> |
| | Pipe laying D.I. Backfilling genera | al fill and compaction | | 2 days 14 days | 19/3/23 21/3/23 | 20/3/23 3/4/23 | 1623 1624 | 1625 1626 | |
| | Reinstatement | sa compaction | | 1 day | 4/4/23 | 4/4/23 | 1625 | 1628 | |
| | CH000 to CH060 (60 | - | | 26 days | 5/4/23 | 30/4/23 | 4000 | 4630 | |
| | TTA establishme Hard material ex | nt cavation and disposal | | 1 day 1 day | 5/4/23 6/4/23 | 5/4/23 6/4/23 | 1626 1628 | 1629 1630 | |
| | Soil excavation, | laying sheetpile and disposal | | 7 days | 7/4/23 | 13/4/23 | 1629 | 1631 | |
| | Treatment of bed Pipe laying D.I. | dding | | 1 day 1 day | 14/4/23 15/4/23 | 14/4/23 15/4/23 | 1630 1631 | 1632 1633 | _ |
| | | al fill and compaction | | 1 day 14 days | 16/4/23 | 29/4/23 | 1631 | 1633 | |
| | Reinstatement | | | 1 day | 30/4/23 | 30/4/23 | 1633 | 1635 | <u> </u> |
| | Remaining Section of Coordination with ND/2 | of On Chuen Street (630m) 2019/04 | | 750 days 90 days | 1/5/23 1/3/23 | 19/5/25 29/5/23 | 60 1634 | | |
| | RW09 (DN450) - Wo Hi | ng Road (436m) | | 720 days | 1/2/24 | 20/1/26 | | | |
| | RW60 (DN150) - Tee fro | | | 29 days | 1/12/24 | 29/12/24 | 14 | | |
| | Overall testing | o Service Road West (420m) | | 450 days 21 days | 1/3/24 26/1/26 | 24/5/25 15/2/26 | 30 1483,1474 | 1644 | |
| | Swabbing | | | 7 days | 26/1/26 | 1/2/26 | | 1642 | |
| | CCTV Hydrostatic pressure te | est | | 7 days 7 days | 2/2/26 9/2/26 | 8/2/26 15/2/26 | 1641 1642 | 1643 | |
| | Pipe connection and comp | oletion | | 14 days | 16/2/26 | 1/3/26 | 1640 | 1645FF | |
| | Planned completion for se | ection 8 | | 0 days | 1/3/26 | 1/3/26 | 1644FF | | |
| Sec | ction 9 - Conversion works | to effect the supply of reclaimed water | | 1676 days | 30/7/21 | 1/3/26 | | | |
| | Access Date | | | 1 day | 30/7/21 | 30/7/21 | | | |
| | Initial survey by stages Liaison, coordination and | enabling work for conversion | | 180 days 210 days | 1/12/22 1/12/22 | 29/5/23 28/6/23 | | 1651 | |
| | Conversion works | - | | 944 days | 1/8/23 | 1/3/26 | 1650 | 1657FF | |
| | Section 4 (Part 3) - 3 no | | | 60 days | 1/8/23 | 29/9/23 | | | |
| | Section 5 (Part 4) - 11 n Section 6 (Part 5) - 11 n | | | 220 days 220 days | 23/12/23 24/6/24 | 29/7/24 29/1/25 | | | |
| | Section 7 (Part 6) - 40 n | ios. | | 400 days | 26/8/24 | 29/9/25 | | | |
| _ | Section 8 (Part 7) - 3 no Planned completion for se | | | 60 days 0 days | 1/1/26 1/3/26 | 1/3/26 1/3/26 | 1651FF | | _ |
| | rainieu completion for se | CHOIL 3 | | o udys | 1/3/20 | 1/3/20 | 102114 | | |
| | | Task | Inactive Task | | 1.5 | ual Summary Rollup | | External Mileston | ne ♦ Manual Progress |
| | WSD20 Programme | Task Split | | * | | ual Summary Rollup ual Summary | | External Mileston Deadline | • ividingi Lindic28 |
| ramı | me Rev. 19 June 2023) | Milestone • | Inactive Summary | | Start | | E . | Critical Split | |
| | Jane 2023) | Summary | Manual Task | | | h-only | 3 | Critical Split | |
| | | Project Summary | Duration-only | | Exter | rnal Tasks | | Progress | |



Appendix D

Location of Designated Noise Monitoring Station CP-KTN-NMS5





Appendix E

Valid Calibration Certificates of Monitoring Equipment



Sun Creation Engineering Limited

Calibration & Testing Laboratory

Certificate of Calibration 校正證書

Certificate No.: C226779

證書編號

ITEM TESTED / 送檢項目 (Job No. / 序引編號: IC22-2282)

Date of Receipt / 收件日期: 8 November 2022

Description / 儀器名稱

Sound Level Meter (EQ015)

Manufacturer / 製造商

Rion

Model No. / 型號

NL-52

Serial No. / 編號

00142581

Supplied By / 委託者

Action-United Environmental Services and Consulting

Unit A, 20/F., Gold King Industrial Building, 35-41 Tai Lin Pai Road, Kwai Chung, N.T.

TEST CONDITIONS / 測試條件

Temperature / 温度 :

 $(23 \pm 2)^{\circ}$ C

Relative Humidity / 相對濕度 :

Line Voltage / 電壓

TEST SPECIFICATIONS / 測試規範

Calibration check

DATE OF TEST / 測試日期

19 November 2022

TEST RESULTS / 測試結果

The results apply to the particular unit-under-test only.

The results do not exceed manufacturer's specification.

The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via:

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- Agilent Technologies / Keysight Technologies
- Fluke Everett Service Center, USA

Tested By 測試

HT Wong

Assistant Engineer

Certified By

核證

C Lee Engineer

Date of Issue

21 November 2022

簽發日期

The test equipment used for calibration is traceable to the National Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

Sun Creation Engineering Limited - Calibration & Testing. Laboratory c/o 4/F, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong 輝創工程有限公司 - 校正及檢測實驗所

c/o 香港新界屯門興安里一號四樓

Tel/電話: (852) 2927 2606 Fax/傳真: (852) 2744 8986 E-mail/電郵: callab@suncreation.com

Website/網址: www.suncreation.com

Page 1 of 4



Sun Creation Engineering Limited

Calibration & Testing Laboratory

Certificate of Calibration 松工惑事

Certificate 1

Certificate No.: C226779

證書編號

校正證書

- 1. The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours, and switched on to warm up for over 10 minutes before the commencement of the test.
- 2. Self-calibration was performed before the test.
- 3. The results presented are the mean of 3 measurements at each calibration point.
- 4. Test equipment:

Equipment ID

Description

Certificate No.

CL280

40 MHz Arbitrary Waveform Generator

C220381

CL281

Multifunction Acoustic Calibrator

AV210017

- 5. Test procedure: MA101N.
- 6. Results:
- 6.1 Sound Pressure Level
- 6.1.1 Reference Sound Pressure Level

| | UUT | Setting | | Applied | d Value | UUT | IEC 61672 |
|----------|----------|-----------|-----------|---------|---------|---------|---------------|
| Range | Function | Frequency | Time | Level | Freq. | Reading | Class 1 Spec. |
| (dB) | | Weighting | Weighting | (dB) | (kHz) | (dB) | (dB) |
| 30 - 130 | L_{A} | A | Fast | 94.00 | 1 | 93.8 | ± 1.1 |

6.1.2 Linearity

| | UU | Γ Setting | Applie | d Value | UUT | |
|----------|----------|-----------|-----------|---------|-------|-------------|
| Range | Function | Frequency | Time | Level | Freq. | Reading |
| (dB) | | Weighting | Weighting | (dB) | (kHz) | (dB) |
| 30 - 130 | L_A | A | Fast | 94.00 | 1 | 93.8 (Ref.) |
| | | | | 104.00 | | 103.8 |
| | | | | 114.00 | | 113.7 |

IEC 61672 Class 1 Spec. : \pm 0.6 dB per 10 dB step and \pm 1.1 dB for overall different.

6.2 Time Weighting

| | UUT | Setting | | Applie | d Value | UUT | IEC 61672 |
|----------|----------|-----------|-----------|--------|---------|---------|---------------|
| Range | Function | Frequency | Time | Level | Freq. | Reading | Class 1 Spec. |
| (dB) | | Weighting | Weighting | (dB) | (kHz) | (dB) | (dB) |
| 30 - 130 | L_{A} | A | Fast | 94.00 | 1 | 93.8 | Ref. |
| | | | Slow | | | 93.8 | ± 0.3 |

Tel/電話: (852) 2927 2606

The test equipment used for calibration is traceable to the National Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。



Sun Creation Engineering Limited

Calibration & Testing Laboratory

Certificate of Calibration 校正證書

Certificate No.:

C226779

證書編號

6.3 Frequency Weighting

6.3.1 A-Weighting

| | | Setting | | Appl | ied Value | UUT | IEC 61672 |
|----------|----------|-----------|-----------|-------|-----------|---------|---------------------|
| Range | Function | Frequency | Time | Level | Freq. | Reading | Class 1 Spec. |
| (dB) | | Weighting | Weighting | (dB) | | (dB) | (dB) |
| 30 - 130 | L_{A} | A | Fast | 94.00 | 63 Hz | 67.5 | -26.2 ± 1.5 |
| | | | | | 125 Hz | 77.6 | -16.1 ± 1.5 |
| | | | | | 250 Hz | 85.1 | -8.6 ± 1.4 |
| | | | | | 500 Hz | 90.6 | -3.2 ± 1.4 |
| | | | | | 1 kHz | 93.8 | Ref. |
| | | | | | 2 kHz | 95.0 | $+1.2 \pm 1.6$ |
| | z. | | | | 4 kHz | 94.8 | $+1.0 \pm 1.6$ |
| | | | | | 8 kHz | 92.8 | -1.1 (+2.1; -3.1) |
| | | | | | 16 kHz | 85.8 | -6.6 (+3.5 ; -17.0) |

6.3.2 C-Weighting

| | UUT | Setting | | Appli | ed Value | UUT | IEC 61672 |
|----------|----------|-----------|-----------|-------|----------|---------|---------------------|
| Range | Function | Frequency | Time | Level | Freq. | Reading | Class 1 Spec. |
| (dB) | | Weighting | Weighting | (dB) | | (dB) | (dB) |
| 30 - 130 | L_{C} | С | Fast | 94.00 | 63 Hz | 92.9 | -0.8 ± 1.5 |
| | | | | | 125 Hz | 93.6 | -0.2 ± 1.5 |
| | | | | | 250 Hz | 93.8 | 0.0 ± 1.4 |
| | | | | | 500 Hz | 93.8 | 0.0 ± 1.4 |
| | | | | | 1 kHz | 93.8 | Ref. |
| | | | | | 2 kHz | 93.6 | -0.2 ± 1.6 |
| | | | | | 4 kHz | 93.0 | -0.8 ± 1.6 |
| | | | | | 8 kHz | 90.9 | -3.0 (+2.1; -3.1) |
| | | | | | 16 kHz | 83.9 | -8.5 (+3.5 ; -17.0) |

The test equipment used for calibration is traceable to the National Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory. 本證書所載校正用之測試器材均可溯源至國際標準。 局部複印本證書需先獲本實驗所書面批准。



Sun Creation Engineering Limited

Calibration & Testing Laboratory

Certificate of Calibration 校正證書

Certificate No.: C226779

證書編號

Remarks: - UUT Microphone Model No.: UC-59 & S/N: 20044

- Mfr's Spec. : IEC 61672 Class 1

- Uncertainties of Applied Value : 94 dB : 63 Hz - 125 Hz : \pm 0.35 dB

 $\begin{array}{lll} 250 \; \text{Hz} - 500 \; \text{Hz} & : \pm 0.30 \; \text{dB} \\ 1 \; \text{kHz} & : \pm 0.20 \; \text{dB} \\ 2 \; \text{kHz} - 4 \; \text{kHz} & : \pm 0.35 \; \text{dB} \\ 8 \; \text{kHz} & : \pm 0.45 \; \text{dB} \\ 16 \; \text{kHz} & : \pm 0.70 \; \text{dB} \end{array}$

104 dB : 1 kHz : \pm 0.10 dB (Ref. 94 dB) 114 dB : 1 kHz : \pm 0.10 dB (Ref. 94 dB)

- The uncertainties are for a confidence probability of not less than 95 %.

Note:

Only the original copy or the laboratory's certified true copy is valid.

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration is traceable to the National Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

Fax/傳真: (852) 2744 8986

Tel/電話: (852) 2927 2606



Sun Creation Engineering Limited

Calibration & Testing Laboratory

Certificate of Calibration

校正證書

Certificate No.: C231627

證書編號

ITEM TESTED / 送檢項目 (Job No. / 序引編號: IC23-0436)

Date of Receipt / 收件日期: 28 February 2023

Description / 儀器名稱

Sound Calibrator (EQ089)

Manufacturer / 製造商 Model No. / 型號

Rion NC-75

Serial No. / 編號

34680623

Supplied By / 委託者

Action-United Environmental Services and Consulting

Unit A, 20/F., Gold King Industrial Building, 35-41 Tai Lin Pai Road, Kwai Chung, N.T.

TEST CONDITIONS / 測試條件

Temperature / 溫度 :

Relative Humidity / 相對濕度 :

 $(50 \pm 25)\%$

Line Voltage / 電壓

TEST SPECIFICATIONS / 測試規範

Calibration check

DATE OF TEST / 測試日期

21 March 2023

TEST RESULTS / 測試結果

The results apply to the particular unit-under-test only.

The results do not exceed specified limits.

These limits refer to manufacturer's published tolerances as requested by the customer.

The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via:

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- Agilent Technologies / Keysight Technologies
- Fluke Everett Service Center, USA

Tested By

測試

Certified By 核證

H C Chan

Date of Issue

21 March 2023

Engineer

The test equipment used for calibration is traceable to the National Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

Sun Creation Engineering Limited - Calibration & Testing Laboratory c/o 4/F, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong 輝創工程有限公司 - 校正及檢測實驗所 c/o 香港新界屯門興安里一號四樓



Sun Creation Engineering Limited

Calibration & Testing Laboratory

Certificate of Calibration

校正證書

Certificate No.: C231627

證書編號

1. The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours before the commencement of the test.

2. The results presented are the mean of 3 measurements at each calibration point.

3. Test equipment:

> Equipment ID CL130 CL281 TST150A

Description Universal Counter Multifunction Acoustic Calibrator Measuring Amplifier

Certificate No. C223647 AV210017 C221750

4. Test procedure: MA100N.

5. Results:

5.1 Sound Level Accuracy

| UUT | Measured Value | Mfr's Limit | Uncertainty of Measured Value |
|---------------|----------------|-------------|-------------------------------|
| Nominal Value | (dB) | (dB) | (dB) |
| 94 dB, 1 kHz | 94.1 | ± 0.25 | ± 0.2 |

Frequency Accuracy

| 1 requestey recuracy | | | |
|----------------------|----------------|----------------------------|-------------------------------|
| UUT Nominal Value | Measured Value | Mfr's | Uncertainty of Measured Value |
| (kHz) | (kHz) | Limit | (Hz) |
| 1 | 1.000 0 | $1 \text{ kHz} \pm 0.1 \%$ | ± 0.1 |

Remark: The uncertainties are for a confidence probability of not less than 95 %.

Only the original copy or the laboratory's certified true copy is valid.

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration is traceable to the National Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

WSD Contract No.: 3/WSD/20 Reclaimed Water Supply to Sheung Shui and Fanling Monthly Environmental Monitoring & Audit Report (No.21) – August 2023



Appendix F

Monitoring Schedule of the Reporting Month and Coming Month



The Reporting Monitoring Schedule (August 2023)

| | Date | Noise Monitoring (Leq30min) | Ecology Monitoring (Water Bird) Note |
|-----|-----------|--------------------------------|---|
| Tue | 1-Aug-23 | ✓ | |
| Wed | 2-Aug-23 | | ✓ (Low Tide) |
| Thu | 3-Aug-23 | | ✓ (High Tide) |
| Fri | 4-Aug-23 | | |
| Sat | 5-Aug-23 | | |
| Sun | 6-Aug-23 | | |
| Mon | 7-Aug-23 | ✓ | |
| Tue | 8-Aug-23 | | ✓ (High Tide) |
| Wed | 9-Aug-23 | | ✓ (Low Tide) |
| Thu | 10-Aug-23 | | |
| Fri | 11-Aug-23 | | |
| Sat | 12-Aug-23 | | |
| Sun | 13-Aug-23 | | |
| Mon | 14-Aug-23 | | |
| Tue | 15-Aug-23 | | ✓ (High Tide) |
| Wed | 16-Aug-23 | | ✓ (Low Tide) |
| Thu | 17-Aug-23 | | |
| Fri | 18-Aug-23 | ✓ | |
| Sat | 19-Aug-23 | | |
| Sun | 20-Aug-23 | | |
| Mon | 21-Aug-23 | | |
| Tue | 22-Aug-23 | | |
| Wed | 23-Aug-23 | | ✓ (High Tide) |
| Thu | 24-Aug-23 | ✓ | |
| Fri | 25-Aug-23 | | ✓ (Low Tide) |
| Sat | 26-Aug-23 | | |
| Sun | 27-Aug-23 | | |
| Mon | 28-Aug-23 | | |
| Tue | 29-Aug-23 | | |
| Wed | 30-Aug-23 | ✓ | ✓ (Low Tide) |
| Thu | 31-Aug-23 | | ✓ (High Tide) |

| ✓ | Monitoring Day |
|---|--------------------------|
| | Sunday or Public Holiday |



The Coming Month Monitoring Schedule (August 2023)

| | Date | Noise Monitoring (Leq30min) | Ecology Monitoring (Water Bird) Note |
|-----|-----------|--------------------------------|---|
| Fri | 1-Sep-23 | | |
| Sat | 2-Sep-23 | | |
| Sun | 3-Sep-23 | | |
| Mon | 4-Sep-23 | | ✓ |
| Tue | 5-Sep-23 | ✓ | |
| Wed | 6-Sep-23 | | |
| Thu | 7-Sep-23 | | |
| Fri | 8-Sep-23 | | |
| Sat | 9-Sep-23 | | |
| Sun | 10-Sep-23 | | |
| Mon | 11-Sep-23 | ✓ | |
| Tue | 12-Sep-23 | | ✓ |
| Wed | 13-Sep-23 | | |
| Thu | 14-Sep-23 | | |
| Fri | 15-Sep-23 | | |
| Sat | 16-Sep-23 | | |
| Sun | 17-Sep-23 | | |
| Mon | 18-Sep-23 | | |
| Tue | 19-Sep-23 | | |
| Wed | 20-Sep-23 | | |
| Thu | 21-Sep-23 | | ✓ |
| Fri | 22-Sep-23 | ✓ | |
| Sat | 23-Sep-23 | | |
| Sun | 24-Sep-23 | | |
| Mon | 25-Sep-23 | | |
| Tue | 26-Sep-23 | | ✓ |
| Wed | 27-Sep-23 | ✓ | |
| Thu | 28-Sep-23 | | |
| Fri | 29-Sep-23 | | |
| Sat | 30-Sep-23 | | |

Note:

Ecology monitoring dates are tentative and are subject to change

| ✓ | Monitoring Day |
|---|--------------------------|
| | Sunday or Public Holiday |



Appendix G

Database of Monitoring Result

WSD Contract No.: 3/WSD/20

Reclaimed Water Supply to Sheung Shui and Fanling Monthly Environmental Monitoring & Audit Report (No.21)—August 2023




| 644 | Start | 1st Leq (5min) | | 2nd | 2nd Leq (5min) | | 3rd | Leq (51 | min) | 4th | 4th Leq (5min) | | 5th | 5th Leq (5min) | | 6th | 6th Leq (5min) | | I ag 20min | Corrected | |
|-----------|-------------|----------------|-------|-------|----------------|-------|-------|---------|-------|-------|----------------|-------|-------|----------------|-------|-------|----------------|-------|------------|-----------------|----------|
| Date | Time | Leq, | L10, | L90, | Leq, | L10, | L90, | Leq, | L10, | L90, | Leq, | L10, | L90, | Leq, | L10, | L90, | Leq, | L10, | L90, | Leq30min, dB(A) | Leqsumin |
| | Time | dB(A) | dB(A) | dB(A) | dB(A) | dB(A) | dB(A) | dB(A) | dB(A) | dB(A) | dB(A) | dB(A) | dB(A) | dB(A) | dB(A) | dB(A) | dB(A) | dB(A) | dB(A) | ub(A) | dB(A) |
| 1-Aug-23 | 13:00 | 59.6 | 61.5 | 53.0 | 56.4 | 60.0 | 53.5 | 53.3 | 57.5 | 50.5 | 54.8 | 58.5 | 51.0 | 55.6 | 57.0 | 52.5 | 53.7 | 56.5 | 51.5 | 56.1 | 59.1 |
| 12-Aug-23 | 10:08 | 60.3 | 62.0 | 55.0 | 59.9 | 61.5 | 56.5 | 55.6 | 60.0 | 53.5 | 55.8 | 59.5 | 52.0 | 54.7 | 57.5 | 52.0 | 58.2 | 61.0 | 55.5 | 58.0 | 61.0 |
| 18-Aug-23 | 14:00 | 58.8 | 60.5 | 53.0 | 59.8 | 61.5 | 54.0 | 58.8 | 61.0 | 54.0 | 56.6 | 60.0 | 53.5 | 57.7 | 61.0 | 53.5 | 60.2 | 62.5 | 54.5 | 58.8 | 61.8 |
| 24-Aug-23 | 15:16 | 58.2 | 62.0 | 52.4 | 57.6 | 60.1 | 53.5 | 56.3 | 59.8 | 51.6 | 55.9 | 59.0 | 51.8 | 56.4 | 59.9 | 52.0 | 54.8 | 58.6 | 51.3 | 56.7 | 59.7 |
| 31-Aug-23 | 10:36 | 56.3 | 60.8 | 53.6 | 56.8 | 61.5 | 54.5 | 57.2 | 60.6 | 55.1 | 56.5 | 60.3 | 53.4 | 58.7 | 61.0 | 54.5 | 56.5 | 61.5 | 53.0 | 57.1 | 60.1 |



Appendix H

Graphical Plots for Monitoring Result







Appendix I

Monthly Summary Waste Flow Table

Contract No.: 3/WSD/20

Contact Name: Reclaimed Water Supply to Sheung Shui and Fanling

Monthly Summary Waste Flow Table for <u>2023</u>

| | | Actual Quanti | ties of Inert C&D | Materials Generate | ed Monthly | | Act | rual Quantities of Co | &D Wastes G | enerated Mo | nthly |
|-------|-----------------------------|---|---------------------------|-----------------------------|----------------------------|--------------------------|--------------|----------------------------|--------------------------|-------------------|--------------------------------|
| Month | Total Quantity Generated | Hard Rock and Large Broken Concrete | Reused in the Contract | Reused in other Projects | Disposed as Public Fill | Imported Fill | Metals | Paper/ cardboard packaging | Plastics (see Note 3) | Chemical Waste | Others, e.g. general refuse |
| | (in '000m ³) | (in '000m ³) | (in '000m ³) | (in '000m ³) | (in '000m ³) | (in '000m ³) | (in '000 kg) | (in '000kg) | (in '000kg) | (in '000kg) | (in '000m ³) |
| Jan | 0.119 | 0 | 0 | 0 | 0.119 | 0 | 0 | 0 | 0 | 0 | 0.003 |
| Feb | 0.317 | 0 | 0 | 0 | 0.317 | 0 | 0 | 0 | 0 | 0 | 0.019 |
| Mar | 0.157 | 0 | 0 | 0 | 0.157 | 0 | 0 | 0 | 0 | 0 | 0.024 |
| Apr | 1.002 | 0 | 0 | 0 | 1.002 | 0 | 0 | 0 | 0 | 0 | 0.019 |
| May | 0.833 | 0 | 0 | 0 | 0.833 | 0 | 0 | 0 | 0 | 0 | 0.060 |
| June | 1.148 | 0 | 0 | 0 | 1.148 | 0 | 0 | 0 | 0 | 0 | 0.011 |
| July | 1.367 | 0 | 0 | 0 | 1.367 | 0 | 0 | 0 | 0 | 0 | 0.023 |
| Aug | 1.481 | 0 | 0 | 0 | 1.481 | 0 | 0 | 0 | 0 | 0 | 0.009 |
| Sept | | | | | | | | | | | |
| Oct | | | | | | | | | | | |
| Nov | | | | | | | | | | | |
| Dec | | | | | | | | | | | |
| Total | 4.660 | 0 | 0 | 0 | 4.660 | 0 | 0 | 0 | 0 | 0 | 0.150 |

| | Forecast of Total Quantities of C&D Materials to be Generated from the Contract* | | | | | | | | | | | | |
|-----------------------------|--|---------------------------|-----------------------------|----------------------------|--------------------------|--------------|----------------------------|--------------------------|----------------|--------------------------------|--|--|--|
| Total Quantity Generated | Hard Rock and Large Broken Concrete | Reused in the Contract | Reused in other Projects | Disposed as Public Fill | Imported Fill | Metals | Paper/ cardboard packaging | Plastics (see Note 3) | Chemical Waste | Others, e.g. general refuse | | | |
| (in '000m ³) | (in '000m ³) | (in '000m ³) | (in '000m ³) | (in '000m ³) | (in '000m ³) | (in '000 kg) | (in '000kg) | (in '000kg) | (in '000kg) | (in '000m ³) | | | |
| 25.472 | 5.386 | 0 | 0 | 25.472 | 0 | 0 | 0 | 0 | 0 | 0.3885 | | | |

Notes:

- (1) The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the Site.
- (2) Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging material.
- (3) The quantities of C&D material indicated in the half-yearly status report should be in tonnes. If the project offices do not have information on the densities of the material for the time being, they could initially adopt the following conversion factors for reporting purpose: insitu densities of rock and soil to be 2.5 tonnes/m3 and 2.0 tonnes/m3 respectively; and densities of imported rock and soil to be 2.0 tonnes/m3 and 1.8 tonnes/m3 respectively.
- (4) Boken concrete and bitumen = 2.4 tonnes/m3
- (5) Conversion to 1000m3 for general refuse is weight in 1000kg multiply by 0.002



Appendix J

Implementation Schedule for Environmental Mitigation Measures (ISEMM)

| EIA Ref. | EM&A Log Ref | Recommended Mitigation Measures | Objectives of the Recommended Measures & Main Concerns to address | Who to implement the Measures? | Location of the measures | When to implement the Measures? | What requirements or standards for the measures to achieve? |
|-------------|-----------------|---|--|--------------------------------|--------------------------|---------------------------------|---|
| | | n Measures (Applicable to ALL Project Components, including DPs and Non-D | Ps) | | | | |
| S3.8 | oction Dust | Impact Mitigation measures in form of regular watering under a good site practice | Minimize dust | Contractor | All | Construction | APCO |
| 33.0 | וט | should be adopted. Watering once per hour on exposed worksites and haul road is proposed to achieve dust removal efficiency of 92.1%. While the above watering frequencies are to be followed, the extent of watering may vary depending on actual site conditions but should be sufficient to maintain an equivalent intensity of no less than 1.7 L/m2 to achieve the respective dust removal efficiencies. | impact at the nearby sensitive receivers | Contractor | construction sites | phase | To control the dust impact to meet HKAQO and TM-EIAO |
| S3.8 | D2 | The Contractor shall follow the procedures and requirements given in the Air Pollution Control (Construction Dust) Regulation. | Minimize dust impact at the nearby sensitive receivers | Contractor | All construction sites | Construction phase | APCO To control the dust impact to meet HKAQO and TM-EIAO |
| S3.8 | D3 | Following dust suppression measures should also be incorporated by the Contractor to control the dust nuisance throughout the construction phase: Any excavated or stockpile of dusty material should be covered entirely by impervious sheeting or sprayed with water to maintain the entire surface wet and then removed or backfilled or reinstated where practicable within 24 hours of the excavation or unloading; Any dusty materials remaining after a stockpile is removed should be wetted with water and cleared from the surface of roads; A stockpile of dusty material should not be extend beyond the pedestrian barriers, fencing or traffic cones; The load of dusty materials on a vehicle leaving a construction site should be covered entirely by impervious sheeting to ensure that the dusty materials do not leak from the vehicle; Where practicable, vehicle washing facilities with high pressure water jet should be provided at every discernible or designated vehicle exit point. The area where vehicle washing takes place and the road section between the washing facilities and the exit point should be paved with concrete, bituminous materials or hard cores; When there are open excavation and reinstatement works, hoarding of not less than 2.4m high should be provided as far as practicable along the site boundary with provision for public crossing. Good site practice shall also be adopted by the Contractor to ensure the conditions of the hoardings are properly maintained throughout the construction period; | Minimize dust impact at the nearby sensitive receivers | Contractor | All construction sites | Construction phase | APCO To control the dust impact to meet HKAQO and TM-EIAO |

| EIA Ref. | EM&A Log Ref | Recommended Mitigation Measures | Objectives of the Recommended Measures & Main Concerns to address | Who to implement the Measures? | Location of the measures | When to implement the Measures? | What requirements or standards for the measures to achieve? |
|-------------|------------------|---|--|--------------------------------|--------------------------|---------------------------------|---|
| | | The portion of any road leading only to construction site that is within 30m of a vehicle entrance or exit should be kept clear of dusty materials; Surfaces where any pneumatic or power-driven drilling, cutting, polishing or other mechanical breaking operation takes place should be sprayed with water or a dust suppression chemical continuously; Any area that involves demolition activities should be sprayed with water or a dust suppression chemical immediately prior to, during and immediately after the activities so as to maintain the entire surface wet; Where a scaffolding is erected around the perimeter of a building under construction, effective dust screens, sheeting or netting should be provided to enclose the scaffolding from the ground floor level of the building, or a canopy should be provided from the first floor level up to the highest level of the scaffolding; Any skip hoist for material transport should be totally enclosed by impervious sheeting; and | | | | | |
| Naiss | | Every stock of more than 20 bags of cement or dry pulverized fuel ash (PFA) should be covered entirely by impervious sheeting or placed in an area sheltered on the top and the 3 sides. | | | | | |
| Noise II | npact (Con N1 | struction Phase) Implement the following good site management practices: | Control construction | Contractor | All | Construction | Annex 5, TM-EIAO |
| | | only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction programme; machines and plant (such as trucks, cranes) that may be in intermittent use should be shut down between work periods or should be throttled down to a minimum; plant known to emit noise strongly in one direction, where possible, be orientated so that the noise is directed away from nearby NSRs; silencers or mufflers on construction equipment should be properly fitted and maintained during the construction works; mobile plant should be sited as far away from NSRs as possible and practicable; and material stockpiles, mobile container site office and other structures should be effectively utilised, where practicable, to screen noise from on-site construction activities. | airborne noise | | construction sites | phase | |
| S4.9 | N2 | Install temporary site hoarding (approx. 2.4m high) located on the site boundaries between noisy construction activities and NSRs. The conditions of the hoardings shall be properly maintained throughout the construction period. | Reduce the construction noise levels at low-level | Contractor | All construction sites | Construction phase | Annex 5, TM-EIAO |

| EIA Ref. | EM&A Log Ref | Recommended Mitigation Measures | Objectives of the Recommended Measures & Main Concerns to address zone of NSRs | Who to implement the Measures? | Location of the measures | When to implement the Measures? | What requirements or standards for the measures to achieve? |
|-------------|-----------------|---|--|--------------------------------|--------------------------|---------------------------------|---|
| | | | through partial screening. | | | | |
| S4.9 | N3 | Install movable noise barriers, full enclosure and acoustic mat, screen the noisy plants including air compressor and generator. | Screen the noisy plant items to be used at all construction sites | Contractor | All construction sites | Construction phase | Annex 5, TM-EIAO |
| S4.9 | N4 | Use of "Quiet" Plant and Working Methods | Reduce the noise levels of plant items | Contractor | All construction sites | Construction phase | Annex 5, TM-EIAO |
| S4.9 | N5 | Sequencing operation of construction plants where practicable. | Operate sequentially within the same work site to reduce the construction airborne noise | Contractor | All construction sites | Construction phase | Annex 5, TM-EIAO |
| Water C | Quality Impa | nct (Construction Phase) | • | • | | • | |
| \$5.7 | W1 | Construction Runoff In accordance with the Practice Note for Professional Persons on Construction Site Drainage, Environmental Protection Department, 1994 (ProPECC PN 1/94), construction phase mitigation measures should be provided and the Storm Water Pollution Control Plan is given below. Storm Water Pollution Control Plan • At the start of site establishment, perimeter cut-off drains to direct off-site water around the site should be constructed with internal drainage works and erosion and sedimentation control facilities implemented. Channels (both temporary and permanent drainage pipes and culverts), earth bunds or sand bag barriers should be provided on site to direct stormwater to silt removal facilities. The design of the temporary on-site drainage system will be undertaken by the Contractor prior to the commencement of construction. • Diversion of natural stormwater should be provided as far as possible. The design of temporary on-site drainage should prevent runoff going through site surface, construction machinery and equipment in order to avoid or minimize polluted runoff. Sedimentation tanks with sufficient capacity, constructed from pre-formed individual cells of approximately 6 to 8m3 capacities, are recommended as a general mitigation measure which can be used for settling surface runoff prior to disposal. The system capacity shall be flexible and able to handle multiple inputs from a variety of sources and suited to applications | | Contractor | All construction sites | Construction phase | WPCO, EIAO, TM-EIAO |

| EIA Ref. | EM&A Log Ref | Recommended Mitigation Measures | Objectives of the Recommended Measures & Main Concerns to address | Who to implement the Measures? | Location of the measures | When to implement the Measures? | What requirements or standards for the measures to achieve? |
|-------------|-----------------|--|--|--------------------------------|--------------------------|---------------------------------|---|
| | | where the influent is pumped. The dikes or embankments for flood protection should be implemented around the boundaries of earthwork areas. Temporary ditches should be provided to facilitate the runoff discharge into an appropriate watercourse, through a silt/sediment trap. The silt/sediment traps should be incorporated in the permanent drainage channels to enhance deposition rates. The design of efficient silt removal facilities should be based on the guidelines in Appendix A1 of ProPECC PN 1/94. The detailed design of the sand/silt traps should be undertaken by the Contractor prior to the commencement of construction. Construction works should be programmed to minimize surface excavation works during the rainy seasons (April to September). All exposed earth areas should be completed and vegetated as soon as possible after earthworks have been completed. If excavation of soil cannot be avoided during the rainy season, or at any time of year when rainstorms are likely, exposed slope surfaces should be covered by tarpaulin or other means. All drainage facilities and erosion and sediment control structures should be regularly inspected and maintained to ensure proper and efficient operation at all times and particularly following rainstorms. Deposited silt and grit should be removed regularly and disposed of by spreading evenly over stable, vegetated areas. Measures should be taken to minimize the ingress of site drainage into excavations. If the excavation of trenches in wet periods is necessary, it should be dug and backfilled in short sections wherever practicable. Water pumped out from trenches or foundation excavations should be discharged into storm drains via silt removal facilities. All open stockpiles of construction materials (for example, aggregates, sand and fill material) of more than 50m3 should be covered with tarpaulin or similar fabric during rainstorms. Measures should be taken to prevent the washing away of construction materials, s | | | | | |

| EIA Ref. | EM&A Log Ref | Recommended Mitigation Measures | Objectives of the Recommended Measures & Main Concerns to address | Who to implement the Measures? | Location of the measures | When to implement the Measures? | What requirements or standards for the measures to achieve? |
|-------------|-----------------|--|--|--------------------------------|--------------------------|---------------------------------|---|
| | | All vehicles and plant should be cleaned before leaving a construction site to ensure no earth, mud, debris and the like is deposited by them on roads. An adequately designed and sited wheel washing facilities should be provided at every construction site exit where practicable. Wash-water should have sand and silt settled out and removed at least on a weekly basis to ensure the continued efficiency of the process. The section of access road leading to, and exiting from, the wheel wash bay to the public road should be paved with sufficient backfall toward the wheel-wash bay to prevent vehicle tracking of soil and silty water to public roads and drains. Oil interceptors should be provided in the drainage system downstream of any oil/fuel pollution sources. The oil interceptors should be emptied and cleaned regularly to prevent the release of oil and grease into the storm water drainage system after accidental spillage. A bypass should be provided for the oil interceptors to prevent flushing during heavy rain. Construction solid waste, debris and rubbish on site should be collected, handled and disposed of properly to avoid water quality impacts. All fuel tanks and storage areas should be provided with locks and sited on sealed areas, within bunds of a capacity equal to 110% of the storage capacity of the largest tank to prevent spilled fuel oils from reaching water sensitive receivers nearby. Regular environmental audit on the construction site should be carried out in order to prevent any malpractices. Notices should be posted at conspicuous locations to remind the workers not to discharge any sewage or wastewater into the meander, wetlands and fish ponds. | | | | | |
| S5.7 | W2 | Sewage from Workforce Portable chemical toilets and sewage holding tanks should be provided for handling the construction sewage generated by the workforce. A licensed Contractor should be employed to provide appropriate and adequate portable toilets and be responsible for appropriate disposal and maintenance. Notices should be posted at conspicuous locations to remind the workers not to discharge any sewage or wastewater into the nearby environment during the construction phase of the Project. Regular environmental audit on the construction site should be conducted in order to provide an effective control of any malpractices and achieve continual improvement of environmental performance on site. It is anticipated that sewage generation during the construction phase of the Project would not cause water quality impact after undertaking all required measures. | Handling of site sewage | Contractor | All construction sites | Construction phase | WPCO, EIAO, TM-EIAO |

| EIA Ref. | EM&A Log Ref | Recommended Mitigation Measures | Objectives of the Recommended Measures & Main Concerns to address | Who to implement the Measures? | Location of the measures | When to implement the Measures? | What requirements or standards for the measures to achieve? |
|-------------|-----------------|--|--|--------------------------------|--|---|---|
| Waste I | Managemer | nt (Construction Waste) | | | | | |
| S7.6 | WM1 | Waste Reduction Measures Waste reduction is best achieved at the planning and design phase, as well as by ensuring the implementation of good site practices. The following recommendations are proposed to achieve reduction: • segregate and store different types of waste in different containers, skip or stockpiles to enhance reuse or recycling of materials and their proper disposal; • proper storage and site practices to minimize the potential for damage and contamination of construction materials; • plan and stock construction materials carefully to minimize amount of waste generated and avoid unnecessary generation of waste; • sort out demolition debris and excavated materials from demolition works to recover reusable/recyclable portions (i.e. soil, broken concrete, metal etc.); and • provide training to workers on the importance of appropriate waste management procedures, including waste reduction, reuse and recycling. | Reduce waste generation | Contractor | All construction sites where practicable | Prior to the commencement of construction | Waste Disposal Ordinance |
| S7.6 | WM2 | Prepare Waste Management Plan and submit to the Engineer for approval | Minimize waste generation during construction | Contractor | All construction sites | Construction phase | Waste Disposal Ordinance |
| S7.6 | WM3 | Good Site Practice The following good site practices are recommended throughout the construction activities: nomination of an approved personnel, such as a site manager, to be responsible for the implementation of good site practices, arrangements for collection and effective disposal to an appropriate facility, of all wastes generated at the site; training of site personnel in site cleanliness, appropriate waste management procedures and concepts of waste reduction, reuse and recycling; provision of sufficient waste disposal points and regular collection for disposal; appropriate measures to minimize windblown litter and dust during transportation of waste by either covering trucks or by transporting wastes in enclosed containers; regular cleaning and maintenance programme for drainage systems, sumps and oil interceptors; | Minimize waste generation during construction | Contractor | All construction sites | Construction phase | Waste Disposal Ordinance |
| S7.6 | WM4 | Storage of Waste The following recommendation should be implemented to minimize the impacts: | Minimize waste from storage impacts | Contractor | All construction | Construction phase | Waste Disposal Ordinance |

| EIA Ref. | EM&A Log Ref | Recommended Mitigation Measures | Objectives of the Recommended Measures & Main Concerns to address | Who to implement the Measures? | Location of the measures | When to implement the Measures? | What requirements or standards for the measures to achieve? |
|-------------|-----------------|--|--|--------------------------------|--------------------------|---------------------------------|--|
| | | waste such as soil should be handled and stored well to ensure secure containment; stockpiling area should be provided with covers and water spraying system to prevent materials from wind-blown or being washed away; different locations should be designated to stockpile each material to enhance reuse; | | | sites | | |
| S7.6 | WM5 | Collection and Transportation of Waste The following recommendation should minimize the impacts: • remove waste in timely manner; • employ the trucks with cover or enclosed containers for waste transportation; • obtain relevant waste disposal permits from the appropriate authorities; and • disposal of waste should be done at licensed waste disposal facilities. | Minimize waste from storage impacts | Contractor | All construction sites | Construction phase | Waste Disposal Ordinance |
| S7.6 | WM6 | Excavated and C&D Material Wherever practicable, C&D materials should be segregated from other wastes to avoid contamination and ensure acceptability at public filling areas or reclamation sites. The following mitigation measures should be implemented in handling the excavated and C&D materials: • maintain temporary stockpiles and reuse excavated fill material for backfilling; • carry out on-site sorting; • deliver surplus artificial hard materials to Tuen Mun Area 38 recycling plant or its successor for recycling into subsequent useful products; • make provisions in the Contract documents to allow and promote the use of recycled aggregates where appropriate; • implement a recording system for the amount of waste generated, recycled and disposed of for checking; Standard formwork should be used as far as practicable in order to minimize the arising of C&D waste. The use of more durable formwork (e.g. metal hoarding) or plastic facing should be encouraged in order to enhance the possibility of recycling. The purchasing of construction materials should be carefully planned in order to avoid over ordering and wastage. Wheel wash facilities have to be provided at the site entrance before the trucks leaving the works area. | Minimize waste impacts from excavated and C&D materials | Contractor | All construction sites | Construction phase | Land (Miscellaneous Provisions) Ordinance Waste Disposal Ordinance ETWB TCW No. 19/2005 |
| S7.6 | WM8 | Chemical Waste If chemical wastes are produced at the construction site, the Contractors should register with EPD as chemical waste producers. Chemical wastes should be stored in appropriate containers and collected by a licensed chemical waste Contractor. Chemical wastes (e.g. spent lubricant oil) should be recycled at an appropriate facility as far as possible, while the chemical | Control the chemical waste and ensure proper storage, handling and disposal. | Contractor | All construction sites | Construction phase | Waste Disposal (Chemical Waste) General) Regulation Code of Practice on the Packaging, Labelling and |

| EIA Ref. | EM&A Log Ref | Recommended Mitigation Measures | Objectives of the Recommended Measures & Main Concerns to address | Who to implement the Measures? | Location of the measures | When to implement the Measures? | What requirements or standards for the measures to achieve? |
|---------------|-----------------|--|---|--|---|--|---|
| | | waste that cannot be recycled should be disposed of at either the Chemical Waste Treatment Centre, or another licensed facility, in accordance with the Waste Disposal (Chemical Waste) (General) Regulation. | | | | | Storage of Chemical Waste |
| S7.6 | WM9 | General Waste General refuse should be stored in enclosed bins separately from construction and chemical wastes. Recycling bins should also be placed to encourage recycling. Preferably enclosed and covered areas should be provided for general refuse collection and routine cleaning for these areas should also be implemented to keep areas clean. A reputable waste collector should be employed to remove general refuse on a daily basis. | Minimize production of the general refuse and avoid odour, pest and litter impacts | Contractor | All construction sites | Construction phase | Waste Disposal Ordinance |
| S7.6 | WM10 | Sewage The WMP should document the locations and number of portable chemical toilets depending on the number of workers, land availability, site condition and activities. Regularly collection by licensed collectors should be arranged to minimize potential environmental impacts. | Minimize production of sewage impacts | Contractor | All construction sites | Construction phase | Waste Disposal Ordinance |
| S7.6 | WM11 | Topsoil reuse – Topsoil, where identified, should be stripped and stored for re-use in the construction of the soft landscape works, where practical. This is considered a general measure for good site practice. | Good site practice | Contractor / Project Proponent | Onsite | Construction Phase | ETWB Technical Circular (Works) No.29/2004 |
| Landsc | ape and Vis | sual (Construction) | • | | • | | |
| S.12.9 MM3 | LV5 | Open Space Provision - the principles adopted in the RODP planning ensure that public open space systems are incorporated. All requirements for open space areas stipulated in the planning documents for the formulation of the Preliminary Layout Plan should be adhered to. | Reprovision of open space. Enhance visual amenity of the area and improve the overall landscape character | Government Developer / Detailed Design Consultant / Contractor | Onsite as stipulated in the planning documents for the formulation of the Preliminary Layout Plan | | Hong Kong Planning Standards and Guidelines (HKPSG) issued by the Planning Department (As at Aug 2011); Sustainable Building Design Guidelines |
| S.12.9 MM4 | LV6 | Tree Protection & Preservation – Exiting trees to be retained within the Project Site should be carefully protected during construction. In particular OVTs will be preserved according to ETWB Technical Circular (Works) No. 29/2004. Detailed Tree Protection Specification shall be provided in the Contract Specification. Under this specification, the Contractor shall be required to submit, for approval, a detailed working method statement for the protection of trees prior to | Protect and Preserve Trees | Government Developer / Detailed Design Consultant / Contractor | Onsite as stipulated in the planning documents for the formulation of | Prior to Construction and Construction Phase | ETWB Technical Circular Works (TCW) No. 29/2004 and 3/2006 |

| EIA Ref. | EM&A Log Ref | Recommended Mitigation Measures | Objectives of the Recommended Measures & Main Concerns to address | Who to implement the Measures? | Location of the measures | When to implement the Measures? | What requirements or standards for the measures to achieve? |
|---------------|-----------------|--|--|---|---|--|---|
| | | undertaking any works adjacent to all retained trees, including trees in Contractor's works areas. A detailed tree survey will be carried out for the Tree Removal Application (TRA) process which will be carried out at the later detailed design stage of the Project. The detailed tree survey will propose which trees should be retained, transplanted or felled and will include details of tree protection measures for those trees to be retained. | | | the Preliminary Layout Plan | | |
| S.12.9 MM5 | LV7 | Tree Transplantation – Trees unavoidably affected by the Project works should be transplanted where practical. Trees should be transplanted straight to their final receptor site and not held in a temporary nursery as far as possible. A detailed Tree Transplanting Specification shall be provided in the Contract Specification, where applicable. Sufficient time for necessary tree root and crown preparation periods shall be allowed in the project programme. A detailed transplanting proposal will be submitted to relevant government departments for approval in accordance with ETWBTC 2/2004 and 3/2006 and final locations of transplanted trees should be agreed prior to commencement of the work. For trees associated with highways e.g. roadside planting along highways, that are unavoidably affected and should be transplanted, HyD HQ/GN/13 'Interim Guidelines for Tree Transplanting Works under Highways Department's Vegetation Maintenance Ambit' should be referred to. | | Government Developer / Detailed Design Consultant / Contractor | Onsite where possible. Otherwise consider offsite locations | Prior to Construction, Construction Phase & Maintenance in Operation Phase | ETWB TCW 3/2006 and 2/2004 HyD HQ/GN/13 Interim Guidelines for Tree Transplanting Works under Highways Department's Vegetation Maintenance Ambit |
| S.12.9 MM7 | LV9 | Compensatory Planting – Compensatory tree planting for felled trees shall be provided to the satisfaction of relevant Government departments. Required numbers and locations of compensatory trees shall be determined and agreed separately with Government during the Tree Removal Application process under ETWBTC 3/2006. Compensatory planting is proposed at the potential open areas such as open spaces, amenity areas, open areas of the streetscapes, as well as the open areas within development lots. Compensatory planting for shrubs should be considered in suitable locations. Native species such as Melastoma malabathricum, Diospyros vaccinioides, Gardenia jasminoides, Ixora chinensis, Ligustrum sinense, Litsea rotundifolia, Melastoma dodecandrum, Atalantia buxifolia, Rhodomyrtus tomentosa, Rhaphiolepis indica, and Rhododendron simsii are suggested. | Compensate for trees and shrubs lost due to the Project. | Government Developer / Detailed Design Consultant / Contractor | Onsite where possible. Otherwise consider offsite locations | Prior to Construction, Construction Phase & Maintenance in Operation Phase | ETWB TCW 3/2006 and 2/2004 |
| S.12.9 MM9 | LV11 | Vertical Greening – Planting of climbers to grow up vertical surfaces were appropriate (e.g. building edges, piers). | Soften hard surfaces and | Project Proponent / | On appropriate | Prior to Construction, | ETWB TCW No. 11/2004 – Cyber |


| EIA Ref. | EM&A Log Ref | Recommended Mitigation Measures | Objectives of the Recommended Measures & Main Concerns to address | Who to implement the Measures? | Location of the measures | When to implement the Measures? | What requirements or standards for the measures to achieve? |
|-----------------|-----------------|---|--|---|--|--|---|
| | | | facilities | Detailed Design Consultant / Contractor / Maintenance Authority | structures | Construction Phase & Maintenance in Operation Phase | Manual for Greening |
| S.12.9 MM10 | LV12 | Green Roof – Roof greening where appropriate should be established on proposed buildings as per the guidelines stated. These guidelines provide further details including information regarding structural loading, design, maintenance, etc. considerations as well as providing information on what types of plants might be suitable. | Reduce exposure to untreated concrete surfaces and particularly mitigate visual impact to VSRs at high levels. Provide greening. | Project Proponent / Detailed Design Consultant / Contractor / Maintenance Authority | On appropriate buildings | Prior to Construction, Construction Phase & Maintenance in Operation Phase | CIBSE HK Branch, Technical Guidelines for Green Roof Systems in Hong Kong (2011); ArchSD/Urbis Study on Green Roof Application in HK (2007) |
| S.12.9 MM11 | LV13 | Screen Planting – Tall screen/buffer trees and shrubs should be planted. This measure may additionally form part of the compensatory planting. | To screen proposed structures such as roads and buildings. Improve compatibility with the surrounding environment and create a pleasant pedestrian environment | Government / Developer / Detailed Design Consultant / Contractor | Along roads, around suitable built structures, or around VSRs to contain their view out to the NDA Maintenance and create a pleasant Contractor structures | • | ETWBTC 3/2006 |
| S12.9 MM14.5 | LV20 | Screen Hoarding – Screen hoarding shall be erected along areas of the construction works site boundary where the works site borders publically accessible routes and/or is close to visually sensitive receivers (VSRs). It is proposed that the screening be compatible with the surrounding environment and where possible, nonreflective, recessive colours be used. Any works areas near the ecological sensitive areas should erect 2m high dull green site boundary fence. Details can refer to the ecological impact assessment | To screen undesirable views of the works site. | Contractor | Throughout NDAs | Construction Phase | |
| S12.9 | LV21 | (Chapter 13 of the EIA report). Light Control – Construction day and night time lighting should be controlled to | To minimize glare | Government / | Throughout | Construction | |

| EIA Ref. | EM&A Log Ref | Recommended Mitigation Measures | Objectives of the Recommended Measures & Main Concerns to address | Who to implement the Measures? | Location of the measures | When to implement the Measures? | What requirements or standards for the measures to achieve? |
|-------------|-----------------|---|--|---|--|---|---|
| MM14.6 | | minimize glare impact to adjacent VSRs during the Construction phase. | impact to adjacent | Developer / | NDAs | and Operation | |
| | | Street and night time lighting shall also be controlled to minimize glare impact to adjacent VSRs during the operation phase. | VSRs | Contractor | | Phases | |
| Ecology | (Construc | tion Phase) | | | | | |
| S.13.9 | E13 | Review design and construction methods for bridges, especially those on the Sheung Yue and tidal Ng Tung Rivers, and adopt measures which minimize impacts on rivers and disturbance and fragmentation impacts on fauna. No construction during ardeid breeding season (1 March to 31 July) along Sheung Yue River north and east of KTN area D1-5 and east of D1-9 and C2-3 and restriction of working hours on new pedestrian bridges over the Sheung Yue River and tidal Ng Tung River to 09.00 to 17.30 during the ardeid breeding season (1 March to 31 July). Provision of alternative foraging habitat along main river channels for large | Minimize impacts on rivers and disturbance and fragmentation impacts on fauna. | Project Proponent / Detailed Design Consultant / Contractor | Along and within the Sheung Yue, Ng Tung and Shek Sheung Rivers | Detailed design and construction phases. | TM-EIAO. |
| S.13.9 | E16 | waterbirds. Creation of Green Corridors along the Sheung Yue, Ng Tung and Shek Sheung Rivers, retention and provision of screen plantings where feasible; provision of Open Space areas and development areas along river corridors; Design and erection of 2m high solid dull green site barrier fence between river channel and any active works area along or adjacent to Ng Tung, Sheung Yue and Shek Sheung Rivers. Ng Tung, Sheung Yue and Shek Sheung Rivers screen planting. | Minimize disturbance to waterbirds using Ng Tung, Sheung Yue and Shek Sheung River channels. | Detailed Design Consultant / Contractor | Ng Tung, Sheung Yue and Shek Sheung Rivers | Detailed design and construction phases. | TM-EIAO. |
| S.13.9 | E19 | Use opaque, non-transparent, non-reflective noise barriers for all construction sites. Unnecessary lighting should be avoided. | Minimize mortality impacts on birds. | Contractor | All construction sites | Construction phase. | TM-EIAO. |



Appendix K

As-built Drawing of Site Temporary Drainage





Appendix L

Waterbirds Survey Report for the Reporting Month



WSD Contract No. 3/WSD/20 - Reclaimed Water Supply to Sheung Shui and Fanling - Provision of EM&A (Ecological)

Monitoring

Monthly Report for August 2023 (Issue 1)

Job Ref.: 21/2063/582 AUES-SWHTSE

Date: 5th September 2023



WSD Contract No. 3/WSD/20 - Reclaimed Water Supply to Sheung Shui and Fanling - Provision of EM&A (Ecological) Monitoring

Monthly Report for August 2023

(Issue 1)

September 2023

| | Name | Signature |
|--------------|--------------------------------|-----------|
| Prepared by: | Nicholas Tam | |
| Reviewed by: | Ida Yu | Shayh |
| Date: | 5 th September 2023 | |

Job Ref.: 21/2063/582 AUES-SWHTSE

CONTENTS

| 1 | Introduction |
|----------|---|
| 2 | Monitoring Methodology |
| 3 | Analytical methodology |
| 4 | Results |
| 5 | Analysis |
| 6 | Observations |
| 7 | References |
| | |
| | LIST OF TABLES |
| Table 1 | Ecological Monitoring Stations |
| Table 2 | Representative Waterbirds |
| Table 3 | Action and Limit Levels and Responses to Evidence of Disturbance to Waterbirds using Ng |
| | Tung, Sheung Yue and Shek Sheung Rivers during Construction Phase |
| Table 4 | Weather Conditions and Tidal Information of Survey Dates in the Reporting Month |
| Table 5 | Total Bird Species and Abundance at Point Count Locations in the Reporting Month |
| Table 6 | Abundance of Representative Waterbirds at Point Count Locations in the Reporting Month |
| Table 7 | T-test Result for Waterbirds in the Reporting Month |
| Table 8 | Observations during the Ecological Monitoring in the Reporting Month |
| | LIST OF APPENDICES |
| Append | ix A Recorded Bird Species and their Abundance in the Reporting Month |
| Append | ix B Total Waterbird Abundance from Point Count |
| Append | ix C Abundance of Representative Waterbirds from Point Count |
| Append | ix D Baseline Survey Data (Summer) |
| Append | ix E Survey Photos |
| | LIST OF FIGURES |
| Figure 1 | |

Transect and Point Count Locations (Zoomed In)



Figure 1a

Monthly Progress Report for August 23 (Issue 1)

1 INTRODUCTION

- 1.1 According to Section 12.3.2.5 of "Updated EM&A Manual for Advance And First Stage Works of Kwu Tung North and Fanling North New Development Areas", monitor of measures to minimise disturbance to waterbirds on Ng Tung, Sheung Tue and Shek Sheung Rivers is required.
- 1.2 aec Ltd. has been appointed by Action-United Environmental Services & Consulting (AUES) to conduct weekly transect bird surveys at high and low tides along Ng Tung River, Sheung Yue River and Shek Sheung River; and identify sources of actual and potential disturbances to birds due to construction activities of WSD Contract No. 3/WSD/20 Reclaimed Water Supply to Sheung Shui and Fanling. As instructed by the Contractor, the commencement date of the survey was in the week of 10th January 2022. This monthly report summarises the monitoring findings in August 2023.

2 MONITORING METHODOLOGY

2.1 The survey methodology references the methodology stated in approved Baseline Monitoring Report (Ecology) (Version 1) (prepared by Cinotech Consultants Limited (2019)) under "Contract No. SPW 08/2019 – Shek Wu Hui Effluent Polishing Plant – Main Works Stage 1". Three transects and seven point count locations were selected within the 500m boundary of Ng Tung, Sheung Yue and Shek Sheung River. These locations are shown in **Figure 1** and summarized in **Table 1**.

Table 1 Ecological Monitoring Stations

| Monitoring Stations Descriptions | | Influenced by Tidal Action |
|----------------------------------|--------------------------------|----------------------------|
| Transect T1 | | |
| Transect T2 | | |
| Point Count Location P1 | Along Ng Tung Biyor | No |
| Point Count Location P2 | Along Ng Tung River | NO |
| Point Count Location P3 | | |
| Point Count Location P4 | | |
| Point Count Location P5 | At Shek Sheung River | No |
| Foint Count Location F3 | (Low-flow Channel) | NO |
| Transect T3 | Along Shek Sheung River & | Yes |
| Transect 15 | Sheung Yue River | 163 |
| Point Count Location P6 | At Shek Sheung River | Yes |
| Point Count Location P7 | At Intersection between Sheung | Yes |
| Point Count Location P7 | Yue and Shek Sheung River | res |

- 2.2 Surveys were conducted on a weekly basis at both high and low tides (it is considered high tide when tidal levels are above 1.5m and low tide when tidal level are below 1.5m at Tsim Bei Tsui Station).
- 2.3 All avifauna species that were seen or heard were identified and quantified along transects and at point count locations. Survey data would be recorded continuously by the surveyor as they walk along the transects, while survey data of each point count location would be collected for 5-minutes after surveyor reaches the designated point count location. During the surveys, the utilisation of Ng Tung River, Sheung Yue River and Shek Shui River and their immediate environs/habitats by waterbirds will be focused. For comparison and data analysis, the transect routes and point count locations followed Figure 1 of the approved Baseline Monitoring Report (Ecology) (Version 1). Locations of T1, T2, and P1 to P4 were adjusted to the opposite side of Ng Tung River as the original transects were inaccessible due to various construction projects.



Monthly Progress Report for August 23 (Issue 1)

- 2.4 Noticeable behaviours such as breeding, nesting, roosting, feeding and presence of recently fledged juveniles were recorded and reported. In the case which such behaviours were observed for species of conservation importance, the Resident Engineer (RE), the Contractor and the Independent Environmental Checker (IEC) would be immediately notified after the survey such that the Contractor could review the current construction programme and minimize disturbances due to construction activities.
- 2.5 Weather conditions, tidal information, time of the survey and other noticeable activities occurring within the vicinity of the survey area were recorded.

3 ANALYTICAL METHODOLOGY

3.1 Total numbers of waterbirds and six representative waterbird species (listed in **Table 2**) are used as an indicator of the level disturbance to waterbirds at each of the survey location. Species listed as wetland-dependent according to Carey *et al.* (2001) are defined as waterbirds. A significant decline in the abundance of all or representative waterbirds would indicate a high level of disturbance.

Table 2 Representative Waterbirds

| Common Name | Species Name | Chinese Name |
|----------------------|--|--------------|
| Chinese Pond Heron | Ardeola bacchus | 池鷺 |
| Eastern Cattle Egret | Eastern Cattle Egret Bubulcus coromandus | |
| Grey Heron | Ardea cinerea | 蒼鷺 |
| Great Egret | Ardea alba | 大白鷺 |
| Little Egret | Egretta garzetta | 小白鷺 |
| Great Cormorant | Phalacrocorax carbo | 普通鸕鷀 |

Survey data from each month is compared to the baseline monitoring data. Baseline monitoring data was downloaded and extracted from the Baseline Monitoring Report retrieved from the following hyperlink (the extracted summer dataset of the baseline monitoring data is shown in **Appendix D**): https://www.epd.gov.hk/eia/register/english/permit/fep1792018/documents/blmrev1/pdf/blmrev1.pdf. When a decline in the total number of Waterbirds or the number of the representative Waterbird species is recorded the survey data would be compared to the baseline data (from Shek Wu Hui Effluent Polishing Plant Baseline Monitoring Report (Ecology) by Cinotech Consultants Limited, 2019) using a two-sample one-tailed Student's t-test assuming unequal variance to analyse whether the decline is significant.

3.2 If the collected data for the reporting month shows a significant difference at the 95% confidence level, the action level will be triggered. If the collected data for the reporting month shows a significant difference at the 99% confidence level, the limit level is triggered and corresponding suggestions would be given to minimize the disturbances according to **Table 3**.

Table 3 Action and Limit Levels and Responses to Evidence of Disturbance to Waterbirds using Ng Tung, Sheung Yue and Shek Sheung Rivers during Construction Phase

| | <u> </u> | | |
|--------------------------|---------------------------|---------------------------|---------------------------|
| Action Level | Response | Limit Level | Response |
| Decline in numbers | Investigate cause(s) and | Decline in numbers of all | Investigate cause(s) and |
| of all waterbird species | if cause(s) identified as | waterbird species | if cause(s) identified as |
| relative to numbers | related to NDAs project | relative to numbers | related to the NDAs |
| during Baseline | instigate remedial action | during Baseline | project instigate |
| | | Monitoring such that the | remedial action. |



Provision of EM&A (Ecological) Monitoring

Job Ref.: 21/2063/582 AUES-SWHTSE

Monthly Progress Report for August 23 (Issue 1)

| Action Level | Response | Limit Level | Response |
|--------------------------|---------------------------|--------------------------|---------------------------|
| Monitoring such that the | to remove or reduce | Limit Level response is | Review and adjust |
| Action Level response is | source of disturbance. | triggered. | project's Long Valley |
| triggered. | | | Nature Park (LVNP) |
| | | | management measures |
| | | | to improve conditions |
| | | | for affected species. |
| Decline in numbers of | Investigate cause(s) and | Decline in numbers of | Investigate cause(s) and |
| any one Waterbird | if cause(s) identified as | any one Waterbird | if cause(s) identified as |
| species occurring in | related to NDAs project | species occurring in | related to the NDAs |
| significant numbers* | instigate remedial action | significant numbers* | project instigate |
| during Baseline | to remove or reduce | during Baseline | remedial action. |
| Monitoring such that the | source of disturbance. | Monitoring such that the | Review and adjust |
| Action Level response is | | Limit Level response is | project's LVNP |
| triggered. | | triggered. | management measures |
| | | | to improve conditions |
| | | | for affected species. |

Note: Whether numbers are significant depend on species and season after collection and evaluation of baseline survey data.

3.3 In order to increase the sample size and reduce the random error on each survey day, survey data would be collectively analysed on a monthly basis. The collective data of each month is also compared to the baseline data of the respective month and season instead of the entire data set, to account for the seasonal variation in the abundance of waterbirds. In this study, the winter season is defined as October to March, while the summer season is defined as April to September.

4 RESULTS

4.1 The weather conditions and tide levels on the survey dates are listed in the table below.

Table 4 Weather Conditions and Tidal Information of Survey Dates in the Reporting Month

| High Tide | | | | Low Tide | | | | | |
|-----------|-------|----------|---------|-----------|-------|----------|---------|--|--|
| Date | Time | Tide (m) | Weather | Date | Time | Tide (m) | Weather | | |
| 3-Aug-23 | 9:00 | 2.6 | Sunny | 2-Aug-23 | 16:00 | 0.89 | Sunny | | |
| 8-Aug-23 | 16:30 | 1.74 | Sunny | 9-Aug-23 | 9:30 | 1.05 | Cloudy | | |
| 15-Aug-23 | 9:30 | 2.57 | Sunny | 16-Aug-23 | 16:15 | 0.87 | Sunny | | |
| 23-Aug-23 | 15:00 | 1.87 | Sunny | 25-Aug-23 | 9:00 | 1.13 | Sunny | | |
| 31-Aug-23 | 13:00 | 2.91 | Cloudy | 30-Aug-23 | 16:15 | 0.67 | Cloudy | | |

4.2 Abundance and diversity of total bird species and key species are summarized in **Tables 5** and **6** respectively. Detailed list of avifauna recorded is provided in **Appendix A**.

Table 5 Total Bird Species and Abundance at Point Count Locations in the Reporting Month

| Category | Number of Species | Abundance |
|--------------|-------------------|-----------|
| All Avifauna | 35 | 499 |
| Waterbirds | 16 | 232 |



Provision of EM&A (Ecological) Monitoring Job Ref.: 21/2063/582 AUES-SWHTSE

Monthly Progress Report for August 23 (Issue 1)

Table 6 Abundance of Representative Waterbirds at Point Count Locations in the Reporting Month

| Common Name Species Name | | Chinese Name | Abundance | | |
|-------------------------------------|--|--------------|-----------|--|--|
| Chinese Pond Heron | Ardeola bacchus | 池鷺 | 41 | | |
| Eastern Cattle Egret | Eastern Cattle Egret Bubulcus coromandus | | 29 | | |
| Grey Heron | Grey Heron Ardea cinerea | | 15 | | |
| Great Egret | Ardea alba | 大白鷺 | 17 | | |
| Little Egret Egretta garzetta | | 小白鷺 | 64 | | |
| Great Cormorant Phalacrocorax carbo | | 普通鸕鷀 | 0 | | |

5 **ANALYSIS**

5.1 The results of Student's t-test for all waterbirds and representative waterbirds are compiled in Table 7 respectively. Further details are provided in Appendices B and C.

Table 7 T-test Result for Waterbirds in the Reporting Month

| | | Monthly | | | | Seasonal | | | | | |
|----------------------|---------|------------|------------|-----------------|----------------|------------|------------|-------|-----------------|----------------|--|
| Category | T-value | df | р | Action Level | Limit Level | T-value | df | р | Action Level | Limit Level | |
| All Waterbirds | | No decline | | | | | No decline | | | | |
| Chinese Pond Heron | -3.050 | 4 | 0.019 | * | | -6.940 | 20 | 0.000 | * | * | |
| Eastern Cattle Egret | | | No decline |) | | No decline | | | | | |
| Grey Heron | | | No decline |) | | No decline | | | | | |
| Great Egret | | | No decline |) | | No decline | | | | | |
| Little Egret | -2.230 | 6 | 0.034 | * | | -3.597 | 5 | 0.008 | * | * | |
| Great Cormorant | | No decline | | | | No decline | | | | | |

^{* =} level triggered

- 5.2 Decline in abundance of Chinese Pond Heron and Little Egret has triggered the limit level compared to the Summer data. Decline in abundance of Chinese Pond Heron and Little Egret has only triggered the action level when compared to the Monthly data.
- 5.3 As discussed in previous months, the decline of individual waterbird species should not be the result of increased disturbances from the Project or its surrounding on-going projects, as increased disturbance would discourage multiple waterbird species from foraging near the transect and point count locations instead. Thus it is suggested that construction of the current project did not directly cause the decline in these two bird species.
- 5.4 However, other construction and anthropogenic activities around the survey transects have still been active during the reporting month and the following activities were noted.
- 5.5 Cabling works of the current project (under a non-EP section) was observed to have extended beyond the site hoarding, the pavement outside the northern site entrance was seen to be excavated since the survey on 8th June 2023 (as seen in Photo 2 of Appendix E) and have not been backfilled during the reporting month. Abundance of waterbirds at P4 had always been low and there was no indication that these additional works had caused increased disturbance to waterbirds.
- 5.6 A playback device for bird calls was seen to be installed by AECOM near the pond in T1 since the survey on 3rd April 2023. This may directly lower the number of waterbirds and representative waterbirds visiting P1 and P2 as the birds would be incentivized to forage away from these two points and in the



pond instead, however, the playback device was not switched on during any of the surveys within the Reporting Month.

- 5.7 Sewerage system upgrade works by DSD was also observed to remain active along T2 near P3 (Photo 3 of **Appendix E**).
- An extension of this sewerage system upgrade was observed to be in operation at the Eastern bank of Shek Sheung River near P5 (Photo 4 of **Appendix E**), since the survey on the 23rd of August 2023. Piling works, other machinery and stockpiles were observed within its construction area, which may be a potential source of disturbance that discourages birds from foraging near P5.
- 5.9 The construction by Civil Engineering and Development Department (CEDD) near P7 was observed active throughout the entire reporting month (Photo 5 of **Appendix E**). Piling works of the same construction was also observed at T3, roughly midway between P6 and P7, on the opposite bank to the survey transect.
- 5.10 Monitoring work will be continued next month to evaluate any construction impact on waterbirds. The construction site should continue keeping the best site practice in noise control to minimize disturbance caused to waterbirds. No further action is advised at the moment.

6 OBSERVATIONS

- 6.1 The types of Waterbird behavior observed during ecological monitoring are listed below:
 - Flying
 - Resting
 - Foraging
- 6.2 The anthropogenic activities observed during ecological monitoring are listed in **Table 8.**

Table 8 Observations of the anthropogenic activities during the Ecological Monitoring in the Reporting Month

| Location | Observations | | | | | | | |
|---------------|---|--|--|--|--|--|--|--|
| Location | Project Related | Non-project Related | | | | | | |
| T1 (PC1, PC2) | / | Fishing, motorboat racing | | | | | | |
| T2 (PC3, PC4) | Use of crane, scaffolding, excavation and | Fishing, | | | | | | |
| 12 (PC3, PC4) | cabling works | sewerage system upgrade (DSD) | | | | | | |
| | | Piling and placement of construction | | | | | | |
| PC5 | / | materials on river bank (part of the | | | | | | |
| | | sewerage system upgrade by DSD) | | | | | | |
| T2 (DCC DC7) | 1 | Fishing, piling works at P7 and along T3 | | | | | | |
| T3 (PC6, PC7) | / | (CEDD) | | | | | | |

7 REFERENCES

Carey, G.J., Chalmers, M.L., Diskin, D.A., Kennerley, P.R., Leader, P.J., Leven, M.R., Lewthwaite, R.W., Melville, D.S., Turnbull, M., and Young, L. 2001. The Avifauna of Hong Kong. Hong Kong Bird Watching Society, Hong Kong.

Cinotech Consultants Limited. 2019. Contract No. SPW 08/2019 Shek Wu Hui Effluent Polishing Plant – Main Works Stage 1 Baseline Monitoring Report (Ecology) (Version 1). Accessed from https://shekwuhui.cinotech.hk/?page_id=24 in Jan 2022.



Job Ref.: 21/2063/582 AUES-SWHTSE Monthly Progress Report for August 23 (Issue 1)

Appendix A Recorded Bird Species and their Abundance in the Reporting Month

| Common Name | Chinese Name | Scientific Name | Waterbird | Point Count Abundance | Transect Abundance |
|---------------------------|--------------|----------------------------|-----------|-----------------------|-----------------------|
| Chinese Pond Heron | 池鷺 | Ardeola bacchus | Υ | 41 | +++ |
| Eastern Cattle Egret | 牛背鷺 | Bubulcus coromandus | Υ | 29 | + |
| Grey Heron | 蒼鷺 | Ardea cinerea | Υ | 15 | + |
| Great Egret | 大白鷺 | Ardea alba | Υ | 17 | + |
| Little Egret | 小白鷺 | Egretta garzetta | Υ | 64 | +++++ |
| Black Kite | 黑鳶 | Milvus migrans | N | 2 | + |
| White-breasted Waterhen | 白胸苦惡鳥 | Amaurornis phoenicurus | Y | 1 | + |
| Black-winged Stilt | 黑翅長腳鷸 | Himantopus himantopus | Y | 15 | + |
| Little ringed Plover | 金眶鴴 | Charadrius dubius | Υ | 6 | + |
| Common Sandpiper | 磯鷸 | Actitis hypoleucos | Y | 7 | + |
| Green Sandpiper | 白腰草鷸 | Tringa ochropus | Y | 2 | + |
| Common Redshank | 紅腳鷸 | Tringa totanus | Y | 2 | |
| Wood Sandpiper | 林鷸 | Tringa glareola | Y | | + |
| Common Greenshank | 青腳鷸 | Tringa nebularia | Y | 22 | + |
| Spotted Dove | 珠頸斑鳩 | Spilopelia chinensis | N | 10 | ++++ |
| House swift | 小白腰雨燕 | Apus nipalensis | N | 1 | + |
| White-throated Kingfisher | 白胸翡翠 | Halcyon smyrnensis | Y | 5 | + |
| Common Kingfisher | 普通翠鳥 | Alcedo atthis | Υ | 3 | |
| Pied Kingfisher | 斑魚狗 | Ceryle rudis | Υ | 2 | |
| Black Drongo | 黑卷尾 | Dicrurus macrocercus | N | 1 | |
| Hair-crested Drongo | 髮冠卷尾 | Dicrurus hottentottus | N | 12 | |
| Red-billed Blue Magpie | 紅嘴藍鵲 | Urocissa erythroryncha | N | | + |
| Oriental Magpie | 喜鵲 | Pica serica | N | 1 | + |
| Collared Crow | 白頸鴉 | Corvus torquatus | Y | 1 | + |
| Cinereous Tit | 蒼背山雀 | Parus cinereus | N | 5 | + |
| Red-whiskered Bulbul | 紅耳鵯 | Pycnonotus jocosus | N | 15 | +++ |
| Chinese Bulbul | 白頭鵯 | Pycnonotus sinensis | N | 1 | + |
| Barn Swallow | 家燕 | Hirundo rustica | N | 4 | + |
| Yellow-bellied Prinia | 黃腹鷦鶯 | Prinia flaviventris | N | 4 | + |
| Common Tailorbird | 長尾縫葉鶯 | Orthotomus sutorius | N | 15 | +++ |
| Masked Laughingthrush | 黑臉噪鶥 | Pterorhinus perspicillatus | N | 7 | +++ |
| Swinhoe's white-eye | 暗綠繡眼鳥 | Zosterops simplex | N | 3 | ++ |
| Crested Myna | 八哥 | Acridotheres cristatellus | N | 136 | +++++ |
| Common Myna | 家八哥 | Acridotheres tristis | N | 1 | |
| Black-collared Starling | 黑領椋鳥 | Gracupica nigricollis | N | 22 | ++++ |
| Oriental Magpie Robin | 鵲鴝 | Copsychus saularis | N | | + |
| Eurasian Tree Sparrow | 樹麻雀 | Passer montanus | N | 11 | + |
| White-rumped Munia | 白腰文鳥 | Lonchura striata | N | | + |
| Scaly-Breasted Munia | 斑文鳥 | Lonchura punctulata | N | | + |
| White Wagtail | 白鶺鴒 | Motacilla alba | N | 16 | ++ |
| Olive-backed Pipit | 樹鷚 | Anthus hodgsoni | N | | + |

WSD Contract No. 3/WSD/20

Reclaimed Water Supply to Sheung Shui and Fanling –

Provision of EM&A (Ecological) Monitoring

Job Ref.: 21/2063/582 AUES-SWHTSE

Monthly Progress Report for August 23 (Issue 1)

| Common Name | Chinese Name | Scientific Name Waterbird | | Point Count Abundance | Transect Abundance |
|-------------|--------------|-----------------------------|-----|--------------------------|-----------------------|
| | | Total Point Count Abundance | 499 | | |
| | | Total Waterbirds | | 232 | |

For transect abundance, +: 1-10, ++: 11-20, +++: 21-30, ++++: 31-40, +++++: >40



Provision of EM&A (Ecological) Monitoring

Job Ref.: 21/2063/582 AUES-SWHTSE Monthly Progress Report for August 23 (Issue 1)

Appendix B Total Waterbird Abundance from Point Count

| | Survey Infor | mation | | Number of Waterbirds | | | | |
|------|--------------|--------|------------|-------------------------|-------|--|--|--|
| Week | Date | Time | Tide Level | Individuals Recorded | Total | | | |
| 1 | 2-Aug-23 | 16:00 | Low | 15 | 34 | | | |
| 1 | 3-Aug-23 | 9:00 | High | 19 | 34 | | | |
| 2 | 8-Aug-23 | 16:30 | High | 9 | 46 | | | |
| 2 | 9-Aug-23 | 9:30 | Low | 37 | 46 | | | |
| 3 | 15-Aug-23 | 9:30 | High | 4 | 35 | | | |
| 3 | 16-Aug-23 | 16:15 | Low | 31 | 35 | | | |
| 4 | 23-Aug-23 | 15:00 | High | 17 | 42 | | | |
| 4 | 25-Aug-23 | 9:00 | Low | 25 | 42 | | | |
| F | 30-Aug-23 | 16:15 | Low | 52 | 75 | | | |
| 5 | 31-Aug-23 | 13:00 | High | 23 | 75 | | | |
| | | | Sur | vey Average | 46.4 | | | |
| | | | Dasalina | August Average | 37 | | | |
| | | | Baseline | Summer Average | 45.34 | | | |



WSD Contract No. 3/WSD/20

Reclaimed Water Supply to Sheung Shui and Fanling –

Provision of EM&A (Ecological) Monitoring

Job Ref.: 21/2063/582 AUES-SWHTSE Monthly

Appendix C Abundance of Representative Waterbirds from Point Count

Monthly Progress Report for August 23 (Issue 1)

| Representative Species | | | Recorde | Baseline | | | | | |
|------------------------|---------------------|--------|---------|----------|--------|--------|---------|-------------------|-------------------|
| Common Name | Species Name | Week 1 | Week 2 | Week 3 | Week 4 | Week 5 | Average | August Average | Summer Average |
| Chinese Pond Heron | Ardeola bacchus | 7 | 10 | 9 | 9 | 6 | 8.2 | 14.25 | 16.18 |
| Eastern Cattle Egret | Bubulcus coromandus | 0 | 0 | 1 | 2 | 26 | 5.8 | 0.5 | 3.32 |
| Grey Heron | Ardea cinerea | 0 | 2 | 1 | 0 | 12 | 3 | 0 | 0.55 |
| Great Egret | Ardea alba | 1 | 2 | 2 | 4 | 8 | 3.4 | 2 | 2.61 |
| Little Egret | Egretta garzetta | 14 | 17 | 11 | 6 | 16 | 12.8 | 18 | 20.53 |
| Great Cormorant | Phalacrocorax carbo | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |



Provision of EM&A (Ecological) Monitoring

Job Ref.: 21/2063/582 AUES-SWHTSE

Monthly Progress Report for August 2023 (Issue 1)

Appendix D Baseline Survey Data Summer

* Only include data from "All Waterbirds" and the six representative waterbird species for data analysis

| Representa | Recorded Abundance (Summer Baseline) | | | | | | | | |
|--------------------------|--------------------------------------|----------|----------|----------|----------|-----------|-----------|----------|----------|
| Common Name Species Name | | 06-04-18 | 13-04-18 | 19-04-18 | 27-04-18 | 04-05-18 | 11-05-18 | 17-05-18 | 25-05-18 |
| All Waterbirds | оросно наше | 37 | 71 | 78 | 52 | 59 | 47 | 48 | 50 |
| Chinese Pond Heron | Ardeola bacchus | 9 | 27 | 21 | 10 | 17 | 16 | 14 | 19 |
| Eastern Cattle Egret | Bubulcus coromandus | 5 | 9 | 24 | 15 | 13 | 0 | 2 | 1 |
| Grey Heron | Ardea cinerea | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| Great Egret | Ardea alba | 2 | 6 | 2 | 5 | 6 | 5 | 1 | 2 |
| Little Egret | Egretta garzetta | 16 | 24 | 30 | 22 | 18 | 18 | 29 | 28 |
| Great Cormorant | Phalacrocorax carbo | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| Representa | | _ | | Recorded | Abundanc | e (Summer | Baseline) | | |
| Common Name | Species Name | 01-06-18 | 04-06-18 | 15-06-18 | 20-06-18 | 26-06-18 | 01-07-18 | 13-07-18 | 16-07-18 |
| All Waterbirds | | 68 | 63 | 55 | 51 | 50 | 59 | 40 | 43 |
| Chinese Pond Heron | Ardeola bacchus | 26 | 25 | 23 | 18 | 20 | 24 | 13 | 18 |
| Eastern Cattle Egret | Bubulcus coromandus | 8 | 8 | 5 | 5 | 3 | 2 | 2 | 3 |
| Grey Heron | Ardea cinerea | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| Great Egret | Ardea alba | 3 | 4 | 2 | 5 | 4 | 3 | 2 | 2 |
| Little Egret | Egretta garzetta | 29 | 26 | 25 | 23 | 21 | 29 | 23 | 20 |
| Great Cormorant | Phalacrocorax carbo | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| Representa | Recorded Abundance (Summer Baseline) | | | | | | | | |
| Common Name | Species Name | 27-07-18 | 10-08-18 | 13-08-18 | 24-08-18 | 27-08-18 | 07-09-18 | 10-09-18 | 21-09-18 |
| All Waterbirds | • | 47 | 39 | 41 | 33 | 35 | 25 | 48 | 54 |
| Chinese Pond Heron | Ardeola bacchus | 17 | 14 | 19 | 10 | 14 | 6 | 16 | 13 |
| Eastern Cattle Egret | Bubulcus coromandus | 0 | 0 | 1 | 1 | 0 | 0 | 0 | 1 |
| Grey Heron | Ardea cinerea | 0 | 0 | 0 | 0 | 0 | 3 | 3 | 9 |
| Great Egret | Ardea alba | 3 | 2 | 3 | 0 | 3 | 3 | 6 | 4 |
| Little Egret | Egretta garzetta | 27 | 21 | 18 | 18 | 15 | 9 | 21 | 18 |
| Great Cormorant | Phalacrocorax carbo | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| Representa | tive Species | | | Recorded | Abundanc | e (Summer | Baseline) | | |
| Common Name | Species Name | 26-09-18 | 04-04-19 | 10-04-19 | 18-04-10 | 22-04-19 | 03-05-19 | 08-05-19 | 17-05-19 |
| All Waterbirds | | 48 | 30 | 30 | 48 | 39 | 34 | 28 | 23 |
| Chinese Pond Heron | Ardeola bacchus | 19 | 11 | 12 | 11 | 13 | 16 | 10 | 4 |
| Eastern Cattle Egret | Bubulcus coromandus | 0 | 3 | 0 | 0 | 3 | 3 | 0 | 0 |
| Grey Heron | Ardea cinerea | 6 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| Great Egret | Ardea alba | 7 | 1 | 2 | 2 | 0 | 0 | 1 | 0 |
| Little Egret | Egretta garzetta | 14 | 14 | 15 | 25 | 23 | 14 | 16 | 18 |
| Great Cormorant | Phalacrocorax carbo | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| Representa | tive Species | | | Recorded | Abundanc | e (Summer | Baseline) | | |
| Common Name | Species Name | 20-05-19 | 31-05-19 | 05-06-19 | 14-06-19 | 18-06-19 | | | |
| All Waterbirds | | 45 | 39 | 33 | 40 | 57 | | | |
| Chinese Pond Heron | Ardeola bacchus | 23 | 16 | 15 | 18 | 23 | | | |
| Eastern Cattle Egret | Bubulcus coromandus | 2 | 0 | 0 | 0 | 7 | | | |
| Grey Heron | Ardea cinerea | 0 | 0 | 0 | 0 | 0 | | | _ |
| Great Egret | Ardea alba | 0 | 0 | 2 | 3 | 2 | | | |
| Little Egret | Egretta garzetta | 19 | 20 | 16 | 17 | 22 | | | |
| Great Cormorant | Phalacrocorax carbo | 0 | 0 | 0 | 0 | 0 | | | |



Appendix E Survey Photos

Photo 1 Works on current project at P4 (8/8/2023)



Photo 3 Sewerage system upgrade works by DSD at T2 (9/8/2023)






Photo 4 Piling at P5 by DSD (30/8/2023)



Photo 5 Piling at P7 by CEDD (2/8/2023)



Photo 6 Group of Cattle Egrets at P6 (31/8/2023)





Figure 1 Transect and Point Count Location






Figure 1a Transect and Point Count Location (Zoomed In)



