Route 8 (previously known as Route 9) between Cheung Sha Wan & Sha Tin

Contract No. HY/2003/10 - Environmental Team for Lai Chi Kok Viaduct and Eagle's Nest Tunnel

Monthly EM&A Report
Part II – Eagle's Nest Tunnel & Associated Works
(Version 1)

January 2006

Approved By

(Environmental Team Leader)

REMARKS:

The information supplied and contained within this report is, to the best of our knowledge, correct at the time of printing.

CINOTECH accepts no responsibility for changes made to this report by third parties.

CINOTECH CONSULTANTS LTD

Room 1602-1610, Delta House, 3 On Yiu Street, Shatin, NT, Hong Kong Tel: (852) 2151 2083 Fax: (852) 3107 1388 Email: info@cinotech.com.hk

TABLE OF CONTENTS

EX	KECUTIVE SUMMARY	1
	Introduction	1 1
1.	INTRODUCTION	3
	Background Project Organizations Construction Programme Summary of EM&A Requirements	4 4
2.	AIR QUALITY	6
	Monitoring Requirements Monitoring Locations Monitoring Equipment Monitoring Parameters, Frequency and Duration Monitoring Methodology and QA/QC Procedure Results and Observations	
3.	NOISE	9
	Monitoring Requirements Monitoring Locations Monitoring Equipment Monitoring Parameters, Frequency and Duration Monitoring Methodology and QA/QC Procedures Maintenance and Calibration Results and Observations	9101010
4.	ENVIRONMENTAL AUDIT	12
	Site Audits Review of Environmental Monitoring Procedures Status of Environmental Licensing and Permitting Implementation Status of Environmental Mitigation Measures Summary of Exceedances Implementation Status of Event Action Plans Summary of Complaints and Prosecutions	
5.	FUTURE KEY ISSUES	17
	Key Issues for the Coming Month Monitoring Schedule for the Next Month Construction Program for the Next Month	17
6.	CONCLUSIONS AND RECOMMENDATIONS	18
	ConclusionsRecommendations	

LIST OF TABLES

Table I	Summary Table for Events Recorded in the Reporting Month
Table II	Summary Table for Key Information in the Reporting Month
Table 1.1	Key Project Contacts
Table 2.1	Locations for Air Quality Monitoring
Table 2.2	Air Quality Monitoring Equipment
Table 2.3	Impact Dust Monitoring Parameters, Frequency and Duration
Table 3.1	Noise Monitoring Stations
Table 3.2	Noise Monitoring Equipment
Table 3.3	Noise Monitoring Parameters, Frequency and Duration
Table 4.1	Summary of Environmental Licensing and Permit Status
Table 4.2	Observations and Recommendations of Site Audit

LIST OF FIGURES

Figure 1a Locations of Monitoring Stations
Figure 1b Locations of Monitoring Stations

LIST OF APPENDICES

A	Action and Limit Levels for Air Quality and Noise
В	Copies of Calibration Certificates
C	Environmental Monitoring Schedules
D	Wind Data
E	1-hour TSP Monitoring Results and Graphical Presentations
F	24-hour TSP Monitoring Results and Graphical Presentations
G	Noise Monitoring Results and Graphical Presentations
Н	Summary of Exceedance
I	Site Audit Summary
J	Event Action Plans
K	Environmental Mitigation Implementation Schedule (EMIS)
L	Construction Programme
M	Complaint Log

ABBREVIATION AND ACRONYM

AL Levels Action and Limit Levels

E / ER Engineer/Engineer's Representative

EIA Environmental Impact Assessment

EM&A Environmental Monitoring and Audit

EMIS Environmental Mitigation Implementation Schedule

EP Environmental Permit

EPD Environmental Protection Department

ET Environmental Team

HVS High Volume Sampler

IEC Independent Environmental Checker

RE Resident Engineer

RH Relative Humidity

TSP Total Suspended Particulates

TDD Territory Development Department

QA/QC Quality Assurance / Quality Control

SLM Sound Level Meter

WMP Waste Management Plan

EXECUTIVE SUMMARY

Introduction

- This is the twenty-sixth monthly Environmental Monitoring and Audit (EM&A) Report prepared by Cinotech Consultants Limited for the "Route 8 (previously known as Route 9) between Cheung Sha Wan & Sha Tin, Lai Chi Kok Viaduct & Eagle's Nest Tunnel". This report documents the findings of EM&A Works conducted in January 2006 for Contract No. HY/2003/02, Eagle's Nest Tunnel and Associated Works (the Project).
- The major site activities undertaken in the reporting month included slope cutting, excavation works, tunnel lining and concreting works for portal buildings and Administration Building.

Environmental Monitoring and Audit Works

- Environmental monitoring and audit works for the Project was performed regularly as stipulated in the EM&A Manual and the results were checked and reviewed. Site audits were conducted once per week. The implementation of the environmental mitigation measures, Event Action Plans and environmental complaint handling procedures were also checked.
- Summary of events and actions taken in the reporting month is tabulated in **Table I**.

 Table I
 Summary of Events Recorded in the Reporting Month

Parameter	No. of	Events	No. of Events	
T arameter	Action Level	Limit Level	Due to the Project	Action Taken
1-hr TSP	0	0	0	N/A
24-hr TSP	0	0	0	N/A
Noise	1	0	0	Complain investigation

Environmental Licenses and Permits

• Licenses/Permits granted to the Project include the Environmental Permit (EP) for the Project, Registration of Chemical Waste Producer (RCWP), Construction Noise Permits (CNPs) and Water Discharge Licenses (WDLs).

Key Information in the Reporting Month

• Summary of key information in this reporting month is tabulated in **Table II**.

Table II Summary Table for Key Information in the Reporting Month

Event	Event Details		Action Taken	Status	Remark
Event	Number	Nature	Action Taken	Status	Kemark
Complaint received	1	Dust and noise	Complaint investigation	Closed	
Changes to the assumptions and key construction / operation activities recorded	0		N/A	N/A	
Status of submissions under EP	0		N/A	N/A	
Notifications of any summons & prosecutions received	0		N/A	N/A	

Future Key Issues:

Major site activities for the coming month include:

- Slope cutting;
- Haul road construction;
- Soil nail installations;
- Retaining wall construction;
- Installation of water proofing membrane in tunnels;
- Portal building construction.

The anticipated environmental impacts will be mainly on dust from slope work, haul roads and stockpiles.

1. INTRODUCTION

Background

- 1.1 Route 9 (Kowloon Section) (R9K) (hereinafter call the R9K-Project) forms part of the Route 9 between Cheung Sha Wan and Sha Tin (R9-CSWST) project, which will be a new expressway connecting West Kowloon and Sha Tin. It will be the fourth external link between Sha Tin and Kowloon and will form an important link between the northeast New Territories and the west Kowloon, Lantau Island and the western New Territories. R9K is being managed and implemented by the Highways Department (HyD).
- 1.2 The engineering design of R9K is covered under Agreement No. CE 50/98 "Route 9 between Cheung Sha Wan and Sha Tin Design Construction Assignment". The main consultant engaged under Agreement No. CE 50/98 is Maunsell Hyder Joint Venture (MHJV), who acts as the Engineer for the construction contracts. The works of R9K mainly comprise a 1.4km dual 3-lane Lai Chi Kok Viaduct from Lai Wan Interchange to Butterfly Valley; 0.5 km of dual 3-lane at-grade carriageway linking to the 2.1 km dual 3-lane twin-bore Eagle's Nest Tunnel with associated portal buildings; a toll plaza with an administration building located with the Sha Tin valley woodland; a ventilation building and an adit; associated noise barriers, noise enclosures, drainage, slope and landscape works; and electrical and mechanical works for the whole R9-CSWST. The remainder of the R9-CSWST forms the Sha Tin Section (R9S) of the project and is being managed and implemented separately by the Civil Engineering and Development Department (CEDD).
- 1.3 The R9-CSWST project is a Designated Project under the Environmental Impact Assessment Ordinance (Cap. 499) (EIAO). An environmental impact assessment (EIA) report has been prepared in 1998 for the R9-CSWST project (1998 R9 EIA) to consider the key issues of noise, air quality, water quality, ecological, construction waste, landscape and visual, land use and cultural impacts, and identify possible mitigation measures.
- 1.4 An Updated Final EIA report was subsequently completed in August 1999 for the R9-CSWST project (1999 R9 EIA), to cater for some changes in R9K portion as mentioned in paragraph 1 of the report. The 1999 R9 EIA was endorsed by Environmental Protection Department (EPD) in November 1999. The 1998 R9 EIA and the 1999 R9 EIA (R9 EIA Reports) were included in the EIA register under the EIAO as report no. EIA-135/BC and AEIAR-022/1999 respectively. An Environmental Monitoring and Audit (EM&A) Manuals for each of the R9 EIA Reports (EM&A Manuals) were also included as part of the EIA reports in the register.
- 1.5 Subsequent to the endorsement of the R9 EIA Reports by EPD in November 1999, the project programme was deferred to start in 2002/2003 for completion by 2006/07. The implementation of the project was then separated into the R9S and R9K portion. An Environmental Permit (EP) No. EP-103/2001 was issued on 17 September 2001 for R9K to the HyD as Permit Holder and a varied EP No. EP-103/2001/A was subsequently issued on 20 May 2003 for R9K (R9K EP) to HyD as Permit Holder. A varied EP-103/2001/C was recently issued on 22 July 2005.

- 1.6 The major construction activities of two civil contracts of the R9K project, Contract No. HY/2003/01 entitled "Route 9 Lai Chi Kok Viaduct" and Contract No. HY/2003/02 entitled "Route 9 Eagle's Nest Tunnel and Associated Works", were commenced on 15th December 2003 for completion in April 2007.
- 1.7 "Route 9" was recently re-tiled as "Route 8 (previously known as Route 9)". Cinotech Consultants Limited (Cinotech) was commissioned by HyD to undertake the Environmental Monitoring and Audit works for "Route 8 (previously known as Route 9) between Cheung Sha Wan and Sha Tin Environmental Team (ET) for Lai Chi Kok Viaduct and Eagle's Nest Tunnel (Contract No. HY/2003/10)". Dr. Priscilla CHOY of Cinotech Consultants Ltd. was appointed as the ET Leader under Condition 2.2 of the EP. Mr. David YEUNG of CH2M-IDC Hong Kong Ltd. was appointed as the IEC under Condition 2.1 of the EP. This is the twenty-sixth monthly EM&A report summarizing the EM&A works for the Project in January 2006.

Project Organizations

- 1.8 Different parties with different levels of involvement in the project organization include:
 - Project Proponent Major Works Project Management Office (MWPMO) of Highways Department (HyD)
 - Engineer / Engineer's Representative (E/ER) Maunsell-Hyder Joint Venture (MHJV)
 - Environmental Team (ET) Cinotech Consultants Limited
 - Independent Environmental Checker (IEC) CH2M-IDC Hong Kong Ltd.
 - Contractor Leighton-Kumagai Joint Venture (LKJV)
- 1.9 The responsibilities of respective parties are detailed in Section 1.8.3 of the EM&A Manual (1999) of the Project.
- 1.10 The key contacts of the Project are shown in **Table 1.1**.

Construction Programme

- 1.11 The site activities undertaken in the reporting month were:
 - Soil nailing, box culvert and water-main works at Butterfly Valley;
 - Cut slope, haul road and box culvert construction at Butterfly Valley;
 - Chlorine barrier wall construction at Portion X;
 - Water proofing membrane and tunnel lining construction at ENT Tunnel;
 - OHVD slab and road construction at ENT Tunnel;
 - Tunnel drainage, cross passage, ventilation adit shotcreting and concrete lining, E&M works at ENT Tunnel;
 - Excavation, construction of building's column and wall at South Portal, North Portal, Toll Plaza and Ventilation Adit;
 - Footbridge and subway construction and drainage work at Toll Plaza.

Summary of EM&A Requirements

- 1.12 The EM&A programme requires construction phase monitoring for air quality and construction noise, and environmental site audit. The EM&A requirements for each parameter are described in the following sections, including:
 - All monitoring parameters;
 - Action and Limit levels for all environmental parameters;
 - Event / Action Plans:
 - Environmental mitigation measures, as recommended in the project EIA study final report; and
 - Environmental requirements in contract documents.

Table 1.1 Key Project Contacts

Party	Role	Name	Position	Phone No.	Fax No.
HyD	Permit Holder	Mr. Kroc Leung	SE2/R8K	2762 3662	2714 5198
пур	remin Holder	Mr. George Law	E4/R8K	2762 3675	2/14/3190
	Engineer	Mr. Conrad Ng	Project Manager	2605 6262	2691 2649
MHJV		Mr. Peter Poon	CRE	3552 2500	
IVIIIJ V	Engineer's Representative	Mr. Eric Wong	RE (S & EP)	3552 2551	2743 9200
	Representative	Ms. Sammie Chan	TO (EN)	3552 2605	
		Dr. Priscilla Choy	The ET Leader	2151 2089	3107 1388
Cinotech	Environmental Team	Mr. KK Chan	Audit Team Leader	2151 2077	
		Mr. Henry Leung	Monitoring Team Leader	2151 2087	
СН2М-	Independent Environmental	Mr. David Yeung	Independent Environmental Checker	2507 2203	2507 2293
IDC	Checker	Mr. Billy Yu	Assistant Independent Environmental Checker	2872 2949	2307 2293
LKJV	Contractor	Mr. Ray Brewster	Project Director	9092 6128	2743 1600
LIXJ V	Contractor	Mr. Kevin Harman	QA/E Manager	3352 2128	2/43 1000
Enquiries I	Enquiries Hotline			3552 2226	-
Complaint Hotline 3552 2380					-

- 1.13 The advice on the implementation status of environmental protection and pollution control/mitigation measures is summarized in Section 4 of this report.
- 1.14 This report presents the monitoring results, observations, locations, equipment, period, methodology and QA/QC procedures of the required monitoring parameters, namely dust and noise levels and audit works for the Project in January 2006.

2. AIR QUALITY

Monitoring Requirements

2.1 Monitoring of 1-hour and 24-hour TSP was conducted to monitor the air quality. The established Action/Limit Levels for the environmental monitoring works were shown in **Appendix A**.

Monitoring Locations

2.2 Three designated monitoring stations, AM1, AM3 and AM4 was selected for impact dust monitoring for the Project. **Table 2.1** describes the air quality monitoring locations, which are also depicted in **Figure 1a** and **1b**.

Table 2.1 Locations for Air Quality Monitoring

Station Description		Location
AM1 Yew Chung International School / PLK Choi Kai Yau School		Rooftop
AM3 Slope no. 07SW-D/FR4 near Garden		On Ground
AM4 Government Quarters		Ground Floor ¹

Note: ¹The HVS was installed on the ground floor, which is close to the refuse collection station of the Government Quarters.

Monitoring Equipment

2.3 **Table 2.2** summarizes the equipment used in the impact air monitoring programme. Copies of calibration certificates are attached in **Appendix B**.

Table 2.2 Air Quality Monitoring Equipment

Equipment	Model and Make	Quantity
Calibrator	GMW25; S/N: 1536	1
HVS Sampler	Graseby GMW Model GS2310 High Volume TSP Sampler and associated equipment and shelter	3

Monitoring Parameters, Frequency and Duration

2.4 **Table 2.3** summarizes the monitoring parameters and frequencies of impact dust monitoring for the whole construction period. The air quality monitoring schedule for the reporting period is shown in **Appendix C**.

 Table 2.3
 Impact Dust Monitoring Parameters, Frequency and Duration

Parameters	Frequency
1-hr TSP	Three times / 6 days
24-hr TSP	Once / 6 days

Monitoring Methodology and QA/QC Procedure

Instrumentation

2.5 Graseby GMW Model GS2310 TSP High Volume Sampler (HVS) was employed for 1-hour & 24-hour TSP monitoring. The sampler was composed of a motor, a filter holder, a flow controller and a sampling inlet and its performance specification complied with that required by USEPA Standard Title 40, Code of Federation Regulations Chapter 1 (Part 50). Moreover, the HVS also met all the requirements in Sections 2.2 – 2.4 of the Updated EM&A Manual (1999).

Operating/Analytical Procedures

- 2.6 Operating/analytical procedures for the operation of HVS were as follows:
 - A horizontal platform was provided with appropriate support to secure the samplers against gusty wind.
 - No two samplers were placed less than 2 meters apart.
 - The distance between the sampler and an obstacle, such as buildings, was at least twice the height that the obstacle protrudes above the sampler.
 - A minimum of 2 meters of separation from walls, parapets and penthouses was required for rooftop samples.
 - A minimum of 2 meters separation from any supporting structure, measured horizontally was required.
 - No furnaces or incineration flues were nearby.
 - Airflow around the sampler was unrestricted.
 - The sampler was more than 20 meters from the drip line.
 - Any wire fence and gate, to protect the sampler, should not cause any obstruction during monitoring.
- 2.7 Prior to the commencement of the dust sampling, the flow rate of the high volume sampler was properly set (between 1.1 m³/min. and 1.4 m³/min.) in accordance with the manufacturer's instruction to within the range recommended in USEPA Standard Title 40, CFR Part 50. For TSP sampling, fiberglass filters (G810) were used.
- 2.8 The power supply was checked to ensure the sampler worked properly. On sampling, the sampler was operated for 5 minutes to establish thermal equilibrium before placing any filter media at the designated air monitoring station.
- 2.9 The filter holding frame was then removed by loosening the four nuts and a weighted and conditioned filter was carefully centered with the stamped number upwards, on a supporting screen.

- 2.10 The filter was aligned on the screen so that the gasket formed an airtight seal on the outer edges of the filter. Then the filter holding frame was tightened to the filter holder with swing bolts. The applied pressure should be sufficient to avoid air leakage at the edges.
- 2.11 The shelter lid was closed and secured with the aluminum strip. The timer was then programmed. Information was recorded on the record sheet, which included the starting time, the weather condition and the filter number (the initial weight of the filter paper can be found out by using the filter number). After sampling, the filter was removed and sent to the laboratory for weighing. The elapsed time was also recorded.
- 2.12 Before weighing, all filters were equilibrated in a conditioning environment for 24 hours. The conditioning environment temperature should be between 25°C and 30°C and not vary by more than ±3°C; the relative humidity (RH) should be < 50% and not vary by more than ±5%. A convenient working RH is 40%.

Maintenance/Calibration

- 2.13 The following maintenance/calibration was required for the HVS:
 - The high volume motors and their accessories were properly maintained. Appropriate maintenance such as routine motor brushes replacement and electrical wiring checking were made to ensure that the equipment and necessary power supply are in good working condition.
 - High volume samplers were calibrated at bi-monthly intervals using GMW-25 Calibration Kit throughout all stages of the air quality monitoring.

Results and Observations

- 2.14 All TSP monitoring was conducted as scheduled during the reporting month.
- 2.15 No Action/Limit Level exceedance was recorded for both 1-hr and 24-hr TSP monitoring in the reporting month.
- 2.16 Wind data monitoring equipment has been installed in Shatin Heights for logging wind speed and wind direction. These wind data is summarized in **Appendix D**.
- 2.17 The monitoring data and graphical presentations of 1-hour and 24-hour TSP monitoring results are shown in **Appendices E** and **F**, respectively.

3. NOISE

Monitoring Requirements

- 3.1 Monitoring and audit of construction noise levels is required to be conducted, in accordance with the EM&A Manual, to ensure that any unacceptable noise impacts could be readily detected and timely and appropriate action be undertaken to rectify the situation.
- 3.2 The construction noise levels shall be measured in terms of the A-weighted equivalent continuous sound pressure level (L_{eq}). L_{eq} (30min) shall be used as the monitoring parameter for the time period between 0700-1900 hours on normal weekdays. For all other time periods, L_{eq} (5min) shall be employed for comparison with the Noise Control Ordinance (NCO) criteria. As supplementary information for data auditing, statistical results such as L_{10} and L_{90} shall also be obtained for reference.
- 3.3 Three designated noise monitoring stations, namely NM1, NM5 & NM6 were selected for impact monitoring in accordance to the EM&A manual (1999) and the subsequent EPD approval of the relocations.
- 3.4 Noise monitoring is also required to be conducted at station NM7 in accordance with the EM&A Manual (1998). The noise monitoring at the station is required to be conducted under CEDD's construction Contract No. ST 89/02 "Sha Tin Heights Tunnel and Approaches" in accordance with the requirement of Environmental Permit No. EP104/2001/A. The impact noise monitoring results at station NM7 are also presented in this report.
- 3.5 **Appendix A** shows the established Action and Limit Levels for the environmental monitoring works.

Monitoring Locations

3.6 Noise monitoring was conducted at four designated monitoring stations as summarized in Table 3.1. Figures 1a & 1b show the locations of these stations.

Table 3.1 Noise Monitoring Stations

Monitoring Station	Description	Location	
NM1	Yew Chung International School / PKL Choi Kai Yau School	Rooftop	
NM5	Villa Carlton	Ground Floor ¹	
NM6	Government Quarters	Rooftop of Refuse Collection Station	
NM7	Garden Villa	Rooftop	

Note: ¹ The noise measurement was taken at 2.3m above the ground floor of Villa Carlton, where has a line of sight of the construction site in the opposite.

Monitoring Equipment

3.7 Table 3.2 summarizes the noise monitoring equipment model being used. Copies of calibration certificates are attached in **Appendix B**.

Table 3.2 Noise Monitoring Equipment

Equipment	Model and Make	Qty.
Integrating Sound Level Meter	B&K Model 2238	5
Calibrator	B&K 4231	2
Wind Speed Anemometer	RS232 Integral Vane Digital Anemometer	1

Monitoring Parameters, Frequency and Duration

3.8 Table 3.3 summarizes the monitoring parameters, frequency and total duration of monitoring. The noise monitoring schedule is shown in **Appendix C**.

 Table 3.3
 Noise Monitoring Parameters, Frequency and Duration

Station	Parameter	Period ¹	Frequency	Measurement
NM1	$L_{10}(30 \text{ min.})dB(A)$ $L_{90}(30 \text{ min.})dB(A)$	(a) 0700 1000 hrs. on weekdows		Façade
NM5		(a) 0700-1900 hrs. on weekdays (b) 1900-2300 hrs. on weekdays	Once per	Façade
NM6		(c) 0700-2300 hrs. on holidays (d) 2300-0700 hrs on any days	week	Free Field
NM7		(d) 2300-0700 his on any days		Façade

Note: ¹(b), (c) and (d) will only be conducted if construction works are undertaken during these periods.

Monitoring Methodology and QA/QC Procedures

- The Sound Level Meter was generally set on a tripod at a height of 1.2 m above the ground, depending to the actual monitoring condition.
- For free field measurement (if any), the meter was positioned away from any nearby reflective surfaces. All records for free field noise levels were adjusted with a correction of +3 dB(A).
- The battery condition was checked to ensure the correct functioning of the meter.
- Parameters such as frequency weighting, the time weighting and the measurement time were set as follows:

frequency weightingtime weightingFast

time measurement : 30 minutes / 5 minutes

- Prior to and after each noise measurement, the meter was calibrated using a Calibrator for 94.0 dB at 1000 Hz. If the difference in the calibration level before and after measurement was more than 1.0 dB, the measurement would be considered invalid and repeat of noise measurement would be required after re-calibration or repair of the equipment.
- The wind speed was frequently checked with the portable wind meter.

- At the end of the monitoring period, the L_{eq} , L_{90} and L_{10} were recorded. In addition, site conditions and noise sources were recorded on a standard record sheet.
- Noise measurement was paused during periods of high intrusive noise if possible and observation was recorded when intrusive noise was not avoided.
- Noise monitoring was cancelled in the presence of fog, rain, and wind with a steady speed exceeding 5 m/s, or wind with gusts exceeding 10 m/s.

Maintenance and Calibration

3.9 The microphone head of the sound level meter and calibrator was cleaned with soft cloth regularly. The meters were sent to the supplier to check and calibrate on a yearly interval.

Results and Observations

- 3.10 Noise monitoring was performed at the four designated locations during the daytime period (0700-1900 hours) as scheduled in this reporting month. Restricted-hour monitoring was also conducted at NM5, NM6 and NM7.
- 3.11 All the Construction Noise Levels (CNLs), except the monitoring (0700-1900 on weekdays) at NM1 and NM6, reported in this report were adjusted with the corresponding baseline level, in order to facilitate the interpretation of the noise exceedance.
- 3.12 Noise monitoring results and graphical presentations are shown in **Appendix G**.
- 3.13 One Action Level exceedance was recorded due to a noise complaint received on 4 January 2006. No Limit Level exceedance was recorded in the reporting month.

4. ENVIRONMENTAL AUDIT

Site Audits

- 4.1 Site audits were carried out on a weekly basis to monitor the timely implementation of proper environmental management practices and mitigation measures in the Project site. The summaries of site audits are attached in **Appendix I**.
- 4.2 Site audits were conducted on 4, 11, 19 and 25 January 2006 by ET. The audit session on 4 January 2006 was conducted with the representatives of HyD, IEC, ER, the Contractor and ET.

Review of Environmental Monitoring Procedures

4.3 The monitoring works conducted by the monitoring team were inspected regularly. The following observations have been recorded for the monitoring works:

Air Quality Monitoring

- The monitoring team recorded all observations around the monitoring stations within and outside the construction site.
- The monitoring team recorded the temperature and weather conditions on the monitoring days.

Noise Monitoring

- The monitoring team recorded all observations around the monitoring stations, which might affect the monitoring result.
- Major noise sources were identified and recorded. Other intrusive noise attributing to the result was trimmed off by pausing the monitoring temporarily.

Status of Environmental Licensing and Permitting

4.4 All permits/licenses obtained for the Project are summarized in **Table 4.1**.

Implementation Status of Environmental Mitigation Measures

4.5 According to the Environmental Permit and the EM&A Manuals, the mitigation measures detailed in the documents are required to be implemented. An updated summary of the EMIS is provided in **Appendix K**.

Table 4.1 Summary of Environmental Licensing and Permit Status

Permit No.	Valid	Period	Details	Status
1 01 1111 1 10.	From To		Details	Status
Environmental Permit (EP)			
EP-103/2001/C	22/07/05	N/A	Construction and operation of (a) All civil works (including highways, traffic, geotechnical, drainage, structural, architectural and landscaping works) for the Lai Chi Kok Viaduct, the interchange with Ching Cheung Road, the main road within Butterfly Valley and the Eagle's Nest Tunnel; (b) All E&M works (including ventilation, Traffic Control & Surveillance System (TCSS), toll collection system and lighting) for the whole Route 9 between Cheung Sha Wan and Sha Tin; I The permanent slope works above the northern portal of the Eagle's Nest Tunnel; (d) The architectural works (including fitting out and furnishings) of the portal buildings of the Sha Tin Heights Tunnel.	Valid
Registration of Chemica	l Waste Prod	lucer		
WPN 5213-761-L2595- 01	26/01/04	N/A	N/A	Valid
Water Discharge Licenc	e			
EP482/261/0327/I	03/05/04	31/05/09	Discharge of industrial trade effluent and effluent arsing from construction activities at the construction site at Ventilation Adit on Tai Po Road (behind Shell Filling Station) opposite Pinehilll Development Highways.	Valid
EP482/261/0326/I	01/04/04	30/04/09	Discharge of industrial trade effluent and effluent arsing from construction activities at the construction site at Mui Kong Tsuen, Butterfly Valley, Lai Chi Kok, Kowloon.	Valid
No. 3156	23/02/04	22/02/09	Discharge of industrial trade effluent and all other wastewater arising from the works areas at North Portal of Route 9 – Eagle's Nest Tunnel and Associated Works (Contract HY/2003/02).	Valid
Construction Noise Pern	nit (CNP)			
GW-RW0643-05	08/10/05	07/04/06	Location: Butterfly Valley Time period: general holiday (including Sundays) between 0700 and 2300 hours, and any other day between 1900 and 2300 hours.	Valid
GW-RW0503-05	06/08/05	05/02/06	Location: Ventilation Adit Time period: general holiday (including Sundays) between 0700 and 2300 hours, and any other day between 1900 and 2300 hours.	Valid
GW-RW0504-05	06/08/05	05/02/06	Location: Ventilation Adit Time period: Any day between 2300 and 0700 hours on next day.	Valid

Permit No.	Valid	Period	Details	Status
Permit No.	From	To	Details	Status
GW-RN0532-05	04/10/05	03/04/06	Location: South Portal Time period: general holiday (including Sundays) between 0900 and 2300 hours, and any other day between 1900 and 2300 hours.	Valid
GW-RN0447-05	04/10/05	03/04/06	Location: South Portal Time period: Any day between 2300 and 0700 hours on next day.	Valid
GW-RN0449-05	04/10/05	03/04/06	Location: North Portal Time period: general holiday (including Sundays) between 0900 and 2300 hours, and any other day between 1900 and 2300 hours.	Valid
GW-RN0448-05	04/10/05	03/04/06	Location: North Portal Time period: Any day between 2300 and 0700 hours on next day.	Valid
GW-RN0537-05	11/11/05	10/05/06	Location: Toll Plaza Time period: general holiday (including Sundays) between 0900 and 2300 hours, and any other day between 1900 and 2300 hours.	Valid
GW-RN0593-05	08/12/05	07/06/06	Location: South and North Portal Buildings Time period: general holiday (including Sundays) between 0900 and 2400 hours, and any other day between 1900 and 2400 hours.	Valid

4.6 During site inspections in the reporting month, no non-conformance was identified. The observations and recommendations are summarized in **Table 4.2**.

Table 4.2 Observations and Recommendations of Site Audit

Parameters	Date	Observations / Recommendations	Remedial Actions
Air Quality	4-Jan-06	Fugitive dust emission was observed from soil nailing work at BVS2. The Contractor was reminded to provide proper cover and sufficient water spray for the works. Immediate action was taken by the Contractor to rectify the problem.	Rectification / improvement was observed during the site audit on 11-Jan-06.
	4-Jan-06 11-Jan-06	Dark smoke was emitted from an air compressor at BVS2. The Contractor was reminded to ensure proper maintenance for the equipment used on site.	Rectification / improvement was observed during the site audit on 19-Jan-06.
Noise	25-Jan-06	Noise label of Air Compressor was found missing at BVS-2. The Contractor was reminded to provide a label for the compressor.	Rectification / improvement was observed during the site audit on 2-Feb-06.
Chemical and Waste Management	4-Jan-06	An oil drum was placed on bare ground besides the air compressor at BVS2. A drip tray should be provided for the drum.	Rectification / improvement was observed during the site audit on 11-Jan-06.

Parameters	Date	Observations / Recommendations	Remedial Actions
	4-Jan-06	Refuse was found scattering on site behind the container barrier and in the sand trap at Ventilation Adit.	Rectification / improvement was observed during the site audit on 11-Jan-06.
	11-Jan-06	A hole was observed on the drip tray at Portion D3. The contractor was reminded to block the hole to prevent oil dripping on the ground.	Rectification / improvement was observed during the site audit on 19-Jan-06.
	11-Jan-06	Oil stain was observed beside drip tray near sub- contractor office at Toll Plaza. The contractor was reminded to collect the stained soil.	Rectification / improvement was observed during the site audit on 19-Jan-06.
	19-Jan-06	Oil drum was placed on the bare ground at Ventilation Adit. The contractor was reminded to provide a drip tray for the oil drum.	Rectification / improvement was observed during the site audit on 25-Jan-06.
	25-Jan-06	Oil drum was placed on the bare ground near the Air Compressor at BVS-2. The contractor was reminded to provide a drip tray for the oil drum.	Rectification / improvement was observed during the site audit on 2-Feb-06.
	25-Jan-06	Refuse was found scattering on site near aqur-sed at South Portal. The Contractor was reminded to clean the refuse.	Rectification / improvement was observed during the site audit on 2-Feb-06.

Summary of Exceedances

1-hr TSP Monitoring

4.7 No Action/Limit Level exceedance was recorded in this reporting month.

24-hr TSP Monitoring

4.8 No Action/Limit Level exceedance was recorded in this reporting month.

Construction noise

4.9 One Action Level exceedance was recorded due to a noise complaint received on 4 January 2006. No Limit Level exceedance was recorded in the reporting month.

Implementation Status of Event Action Plans

4.10 The Event Action Plans for air quality and noise are presented in **Appendix J**.

Summary of Complaints and Prosecutions

- 4.11 One environmental complaint (Log no. 60104) was received on 4 January 2006 from EPD. According to EPD's information, the complainant, who walked along Tai Po Road on 1-2 January 2006, commented that construction dust and noise was noted on 1-2 January 2006 during daytime when he pass Garden Villa. The site of concern was likely to be ENT's Toll Plaza and Administration Building. Complaint investigation was undertaken by ET. Based on the monitoring results, the complaint was considered not justifiable. The complaint investigation report was submitted on 13 January 2006.
- 4.12 No environmental related prosecution was received in the reporting month.
- 4.13 There were 22 environmental complaints and no prosecution received since the commencement of the Project. The updated Complaint Log is shown in **Appendix M**.

5. FUTURE KEY ISSUES

Key Issues for the Coming Month

- 5.1 Key issues to be considered in coming months include:
 - Potential dust emission from slope works and haul road construction at Butterfly Valley, excavation, soil nailing and vehicle movement on haul roads;
 - Noise generation from excavation works, rock breaking works at Butterfly Valley;
 - Performance of wheel washing facilities at South Portal area;
 - Storage of chemicals/fuel and chemical oil at Portion D3 and Toll Plaza area.

Monitoring Schedule for the Next Month

5.2 The tentative environmental monitoring schedule for next month is shown in **Appendix C**.

Construction Program for the Next Month

5.3 The tentative construction program for the Project is provided in **Appendix L**. The major construction activities in coming months include:

ENT Tunnel

 Water-proofing membrane, tunnel lining, OHVD slab, road slab, tunnel drainage, cross passage, Ventilation Adit lining, Kicker construction, OHVD soffit and E&M works.

Butterfly Valley

• Cut slope and haul road, soil nailing, box culvert, retaining wall, water mains construction, noise barrier footing and drainage works.

South Portal Building

• Concreting of columns, walls and slab at 1/F and 2/F levels.

North Portal Building

• Concreting of columns, walls and slabs at 2/F and 3/F levels.

Toll Plaza's Structures and Administration Building

 Footbridge and subway, drainage works, concreting of columns, walls and slabs at roof level.

Ventilation Adit Tunnel and Building

• Concreting of columns, walls and slabs at 1/F and 2/F levels.

Other Works Areas

- Chlorine barrier wall construction at Portion X.
- E&M installation works within SHT works area.
- Plastering and painting of wall at SHT Portal Buildings.

6. CONCLUSIONS AND RECOMMENDATIONS

Conclusions

- 6.1 Environmental monitoring works were performed in the reporting month and all monitoring results were checked and reviewed.
- 6.2 No exceedance was recorded for the 1-hr and 24-hr TSP monitoring in the reporting month. A noise Action Level exceedance was triggered by a complaint.
- 6.3 One environmental complaint was received on 4 January 2006. Complaint investigation was undertaken and the complaint was considered not justifiable.

Recommendations

6.4 According to the environmental audit performed in the reporting month, the following recommendations were made:

Dust Impact

- To ensure adequate water spray or other dust suppression measures are applied for the WTW access road and the haul roads and stockpile areas in Butterfly Valley.
- To ensure vehicles' wheels are free of dust before exiting the site.
- To cover idle soil slope surface and stockpile of dusty materials to prevent wind erosion.

Noise Impact

- To provide temporary noise barriers for noisy activities (such as breaking works).
- To avoid concurrent operation of noisy equipment near noise sensitive receivers.


Water Impact


- To closely monitor the capacity of existing desilting facility on site, especially for the discharge at the site in Butterfly Valley and Toll Plaza.
- To keep the sedimentation facilities well maintained and perform de-silting regularly.

Waste/Chemical Management

- To ensure proper storage of chemical and chemical waste on site.
- To check for any accumulation of waste materials or rubbish on site.
- To avoid any discharge or accidental spillage of chemical waste or oil directly.

FIGURES





APPENDIX A ACTION AND LIMIT LEVELS

Appendix A - Action and Limit Levels (ENT)

1-Hour TSP

Location	Action Level, μg/m ³	Limit Level, μg/m³
AM1	296	
AM3	350	500
AM4	294	

24-Hour TSP

Location	Action Level, μg/m ³	Limit Level, μg/m³
AM1	168	
AM3	200	260
AM4	170	

Construction Noise

Period	Action Level		Limit Lev	vel, dB(A)	
reriou	for all stations	NM1	NM5	NM6	NM7
0700-1900 hrs on normal weekdays		70/65*	75	75	75
0700-2300 hrs on holidays & 1900- 2300 hrs on all other days	When one documented complaint is received	-	70	65	60
2300-0700 hrs of next day		-	55	50	45

^(*) Since NM1 is an educational institution, the noise Limit Level (0700-1900 hrs on normal days) is taken as 70 dB(A). The Limit Level will be reduced to 65 dB(A) during school examination periods.

APPENDIX B COPIES OF CALIBRATION CERTIFCATES

High-Volume TSP Sampler

5-POINT CALIBRATION DATA SHEET File No. MA3024/18/0014 Operator: WK Station Po Leung Kuk Choi Kai Yau School 28-Nov-05 27-Jan-06 Date: Next Due Date: Equipment No.: A-01-18 0723 Serial No. **Ambient Condition** Pressure, Pa (mmHg) Temperature, Ta (K) 295.9 766 Orifice Transfer Standard Information 0.0572 A-04-03 Intercept, bc 0.0261 Equipment No.: Slope, mc mc x Qstd + bc = $[\Delta H \times (Pa/760) \times (298/Ta)]^{1/2}$ Last Calibration Date: 23-Apr-05 Qstd = $\{ [\Delta H \times (Pa/760) \times (298/Ta)]^{1/2} -bc \} / mc$ Next Calibration Date: 22-Apr-06 Calibration of TSP Sampler Orfice HVS Calibration ΔH (orifice), Qstd (CFM) ΔW $[\Delta W \times (Pa/760) \times (298/Ta)]^{1/2} \text{ Y-}$ Point $[\Delta H \times (Pa/760) \times (298/Ta)]^{1/2}$ in. of water (HVS), in. of oil X - axis axis 12.5 7.5 2.76 3.56 61.82 1 2 9.6 5.6 2.38 3.12 54.12 3 7.3 2.72 47.13 4.2 2.06 1.77 4 5.1 2.28 39.32 3.1 5 3.2 1.80 31.05 1.9 1.39 By Linear Regression of Y on X Slope, $mw = ____0.0439$ Intercept, bw :_____ 0.0249 Correlation coefficient* = *If Correlation Coefficient < 0.990, check and recalibrate. **Set Point Calculation** From the TSP Field Calibration Curve, take Qstd = 43 CFM From the Regression Equation, the "Y" value according to mw x Qstd + bw = $[\Delta W \times (Pa/760) \times (298/Ta)]^{1/2}$ Therefore, Set Point; $W = (mw \times Qstd + bw)^2 \times (760 / Pa) \times (Ta / 298) =$ 3.60

Tomarks.				
Conducted by: W.K. Thrae Checked by:	Signature:	- Kari	Date:	28 NW 05
		V		

Remarks.

High-Volume TSP Sampler 5-POINT CALIBRATION DATA SHEET



File No. MA2027/A14/0015 Operator: ___ Garden Vilia WK Station Next Due Date: _____ 11-Feb-06 Date: 12-Dec-05 Equipment No.: A-01-14 Serial No. 1354 **Ambient Condition** Temperature, Ta (K) 287.3 Pressure, Pa (mmHg) Orifice Transfer Standard Information 0.0572 Equipment No.: A-04-03 Slope, mc Intercept, bc 0.0261 mc x Qstd + bc = $[\Delta H \times (Pa/760) \times (298/Ta)]^{1/2}$ Last Calibration Date: 23-Apr-05 Qstd = $\{ [\Delta H \times (Pa/760) \times (298/Ta)]^{1/2} -bc \} / mc$ Next Calibration Date: 22-Apr-06 Calibration of TSP Sampler Orfice HVS Calibration $[\Delta W \times (Pa/760) \times (298/Ta)]^{1/2} Y$ ΔH (orifice), Ostd (CFM) Point $[\Delta H \times (Pa/760) \times (298/Ta)]^{1/2}$ in. of water X - axis (HVS), in. of oil axis 11.4 1 3.46 60.06 7.0 2.71 2 9.2 5.4 3.11 53.91 2.38 6.5 4.1 3 2.61 45.24 2.08 4 4.5 2.17 37.56 2.9 1.75 5 1.78 30.59 1.7 1.34 By Linear Regression of Y on X Slope, mw = 0.0449 Intercept, bw: 0.0109 Correlation coefficient* = *If Correlation Coefficient < 0.990, check and recalibrate. **Set Point Calculation** From the TSP Field Calibration Curve, take Qstd = 43 CFM From the Regression Equation, the "Y" value according to mw x Qstd + bw = $[\Delta W \times (Pa/760) \times (298/Ta)]^{1/2}$ Therefore, Set Point; $W = (mw \times Qstd + bw)^2 \times (760 / Pa) \times (Ta / 298) =$ 3.58 Remarks: Conducted by: WK. Tank Signature: Date: Date:

High-Volume TSP Sampler 5-POINT CALIBRATION DATA SHEET



File No. MA3024/17/0016

Station	Government Quarter			Operator:	KY		0
Date:	28-Nov-05			Next Due Date:	27-Jan-	-06	
Equipment No.:	A-01-17			Serial No.	3460		
	32 ANI 43 TOURS (178 BR) (182)						
				Condition		766	
Temperatu	re, Ta (K)	295.9	Pressure, P	a (mmHg)		766)
		Or	ifice Transfer St	andard Inform	ation		
Equipme	ent No.:	A-04-03	Slope, mc	0.0572	Intercep	t, bc	0.0261
Last Calibra	ation Date:	23-Apr-05		mc x Qstd + h	$\mathbf{oc} = [\Delta \mathbf{H} \times (\mathbf{Pa}/76)]$	50) x (298/7	$[\Gamma a]^{1/2}$
Next Calibr	ation Date:	22-Apr-06		$\mathbf{Qstd} = \{ [\Delta \mathbf{H} :$	x (Pa/760) x (298	/Ta)] ^{1/2} -bo	e} / mc
							and the first terms of the first terms of the
	T		Calibration o	f TSP Sampler			
Calibration		Ort	fice			HVS	
Point	ΔH (orifice), in. of water	[ΔH x (Pa/760	0) x (298/Ta)] ^{1/2}	Qstd (CFM) X - axis	ΔW (HVS), in. of oil	[ΔW x (Pa	a/760) x (298/Ta)] ^{1/2} Y- axis
1	12.9	3	.62	62.81	7.6		2.78
2	10.5	3	.26	56.62	6.5		2.57
3	7.8	2	.81	48.74	4.9		2.23
4	5.4	2	.34	40.47	3.3		1.83
5	2.7	1	.66	28.49	1.8		1.35
Slope, mw = Correlation c		0.99		Intercept, bw	0.140	7	_
			Set Point (Calculation			
From the TSP Fi	eld Calibration C	urve, take Qstd =	43 CFM				
From the Regres	sion Equation, the	e "Y" value accor	ding to				
Therefore, S	et Point; W = (m		$\mathbf{pstd} + \mathbf{bw} = [\Delta \mathbf{W}]$ $\mathbf{x} (760 / \mathbf{Pa}) \mathbf{x} ($		298/Ta)] ^{1/2}		
Remarks:							
Conducted by: Checked by:	Kun	Signature:	1 te	m		Date:	28 NOV OS 28NOV OS

WELLAB LTD.

Unit C, 1/F, Goldlion Holdings Center 13-15 Yuen Shun Circuit, Shatin, Hong Kong.

Tel: (852) 2898 7388 Fax: (852) 2898 7076

TEST REPORT

APPLICANT: Cinotech Consultants Limited

1602-1610 Delta House,

3 On Yiu Street, Shatin, N.T.

 Test Report No.:
 C/05/50503

 Date of Issue:
 2005-05-03

 Date Received:
 2005-05-03

 Date Tested:
 2005-05-03

 Date Completed:
 2005-05-03

ATTN:

Mr. Henry Leung

Page:

1 of 1

Certificate of Calibration

Item for calibration:

Description

: RS232 Integral Vane Digital Anemometer

Manufacturer

: AZ Instrument

Model No.

: 451104

Serial No.

: 9020746

Project No.

: C13

Equipment No.

: A-03-01

Test conditions:

Room Temperature

: 21 degree Celsius

Relative Humidity

: 70%

Pressure

: 100.8 kPa

Methodology:

The anemometer has been calibrated in accordance with the documented procedures and using standard(s) and instrument(s) which are recommended by the manufacturer, or equivalent.

Results:

	Reference Set Point	Instrument Readings
Measuring Air Velocity, m/s	2.00	2.00
Temperature, °C	20.0	20.1

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE

Operation Manager

Andersen Instruments, Inc. Orifice Transfer Standard Certification Worksheet

page 1

Date:

04/23/2005

Rootsmeter S/N: Calibrator S/N:

9736553

Ta:

22.00 C

Operator: RA

Calibrator Model #: G25A

1888A

Pa:

Placed in service:

761.0 mm Hg

Run	Vol. Init. (m3)	Vol. Final (m3)	Δ Vol. (m3)	∆ Time (min)	ΔP (mm Hg)	ΔH (in H2O)
1	1.00	2.00	1.00	1.404	3.08	2.00
2	3.00	4.00	1.00	0.997	6.17	4.00
3	5.00	6.00	1.00	0.889	7.85	5.00
4	7.00	8.00	1.00	0.848	8.59	5.50
5	9.00	10.00	1.00	0.700	12.42	8.00

Data Tabulation

Vstd (m3)	Qstd (x-axis)	$\sqrt{\Delta H \left(\frac{Pa}{Pstd}\right) \left(\frac{Tstd}{Ta}\right)}$ (y-axis)	Va	Qa (x-axis)	√∆H(Ta / Pa) (y-axis)
1.007	0.717	1.422	0.996	0.709	0.881
1.003	1.006	2.011	0.992	0.995	1.246
1.000	1.125	2.248	0.990	1.113	1.393
0.999	1.179	2.358	0.989	1.166	1.461
0.994	1.420	2.844	0.984	1.405	1.762
	m =	2.0208		m =	1.2658
	b =	-0.024947		b = .	-0.015460
	r=	0.999989		r=	0.999989

Calculations

$$Vstd = \angle Vol((Pa - \angle P) / Pstd)(Tstd / Ta)$$

$$Va = \Delta V ol((Pa - \Delta P) / Pa)$$

$$Qa = Va / \Delta Time$$

For subsequent flow rate calculations:

$$Qstd = 1 / m \left(\sqrt{\Delta H \left(\frac{Pa}{Pstd} \right) \left(\frac{Tstd}{Ta} \right)} - b \right)$$

$$Qa = 1 \, / \, m \Big(\Big(\sqrt{\Delta H (Ta \, / \, Pa)} \Big) - b \Big)$$

Standard Conditions:

Tstd: Pstd:

298.18 ° K

760 mm Hg

where:

ΔH: calibrator manometer reading (in H2O)

ΔP: rootsmeter manometer reading (mm Hg)

Ta: actual absolute temperature (° K)

Pa: actual barometric pressure (mm Hg)

1. The Federal Register, Vol. 47, No.234, pp. 54896-54921, Dec. 6, 1982 b: intercept


3. Andersen Instruments, Inc. Instruction Manual

For additional information consult:

2. Quality Assurance Handbook, Vol II (EPA 60074-77-277a), Section 2.11 m: slope

1. Copies of this calibration are not kept on file.

2. EPA recommends calibrators should be recalibrated after one year of use.



* y-axis equations:

Qstd series:

$$\sqrt{\Delta H \left(\frac{Pa}{Pstd}\right) \left(\frac{Tstd}{Ta}\right)}$$

Qa series:

$$\sqrt{(\Delta H(Ta / Pa))}$$

WELLAB LTD.

Unit C, 1/F, Goldlion Holdings Center 13-15 Yuen Shun Circuit, Shatin, Hong Kong.

Tel: (852) 2898 7388 Fax: (852) 2898 7076

TEST REPORT

APPLICANT:

Cinotech Consultants Limited

1602-1610 Delta House,

3 On Yiu Street, Shatin, N.T. Test Report No.: C/N/51216/1
Date of Issue: 2005-12-16
Date Received: 2005-12-15
Date Tested: 2005-12-15
Date Completed: 2005-12-16

ATTN:

Mr. Henry Leung

Page:

Next Due Date:

1 of 1

2006-12-15

Certificate of Calibration

Item for calibration:

Description

: Integrating Sound Level Meter

Manufacturer Model No.

: Brüel & Kjær : B&K 2238

Serial No.

: 2337665

Microphone No. Equipment No.

: 2289749 : N-01-01

Test conditions:

Room Temperatre

: 20 degree Celsius

Relative Humidity

: 63%

Test Specifications:

Performance checking at 94 and 114 dB

Methodology:

In-house method, according to manufacturer instruction manual

Results:

Reference Set Point, dB	Instrument Readings, dB
94	94.0
114	114.0

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE

Operation Manager

WELLAB LTD.

Unit C, 1/F, Goldlion Holdings Center 13-15 Yuen Shun Circuit, Shatin, Hong Kong.

Tel: (852) 2898 7388 Fax: (852) 2898 7076

TEST REPORT

APPLICANT: Cinotech Consultants Limited

1602-1610 Delta House,

3 On Yiu Street, Shatin, N.T.

 Test Report No.:
 C/N/51116/1

 Date of Issue:
 2005-11-16

 Date Received:
 2005-11-15

 Date Tested:
 2005-11-15

 Date Completed:
 2005-11-16

 Next Due Date:
 2006-11-15

ATTN:

Mr. Henry Leung

Page:

1 of 1

Certificate of Calibration

Item for calibration:

Description

: Integrating Sound Level Meter

Manufacturer Model No. : Brüel & Kjær : B&K 2238

Serial No.
Microphone No.
Equipment No.

: 2337666 : 2289750 : N-01-02

Test conditions:

Room Temperatre

: 20 degree Celsius

Relative Humidity

: 60%

Test Specifications:

Performance checking at 94 and 114 dB

Methodology:

In-house method, according to manufacturer instruction manual

Results:

Reference Set Point, dB	Instrument Readings, dB
94	94.0
114	114.0

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE

Operation Manager

atricle

Unit C, 1/F, Goldlion Holdings Center 13-15 Yuen Shun Circuit, Shatin, Hong Kong.

Tel: (852) 2898 7388 Fax: (852) 2898 7076

TEST REPORT

APPLICANT:

Cinotech Consultants Limited

1602-1610 Delta House,

3 On Yiu Street. Shatin, N.T.

C/N/50905-1 Test Report No.: Date of Issue: 2005-09-06 Date Received: 2005-09-05 Date Tested: 2005-09-06

Date Completed: Next Due Date: 2006-09-05

2005-09-06

ATTN:

Mr. Henry Leung

Page:

1 of 1

Certificate of Calibration

Item for calibration:

Description

: Integrating Sound Level Meter

Manufacturer Model No.

: Brüel & Kjær : B&K 2238

Serial No. Microphone No.

: 2359311 : 2346382

Equipment No.

: N-01-03

Test conditions:

Room Temperatre

: 22 degree Celsius

Relative Humidity

: 65%

Test Specifications:

Performance checking at 94 and 114 dB

Methodology:

In-house method, according to manufacturer instruction manual

Results:

Reference Set Point, dB	Instrument Readings, dB
94	94.0
114	114.0

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE

Laborary Manager

Patricle

Unit C, 1/F, Goldlion Holdings Center 13-15 Yuen Shun Circuit, Shatin, Hong Kong.

Tel: (852) 2898 7388 Fax: (852) 2898 7076

TEST REPORT

APPLICANT: Cinotech Consultants Limited

1602-1610 Delta House,

3 On Yiu Street, Shatin, N.T. Test Report No.: C/N/50905-2
Date of Issue: 2005-09-06
Date Received: 2005-09-05
Date Tested: 2005-09-05
Date Completed: 2005-09-06
Next Due Date: 2006-09-05

ATTN:

Mr. Henry Leung

Page:

1 of 1

Certificate of Calibration

Item for calibration:

Description

: Integrating Sound Level Meter

Manufacturer

: Brüel & Kjær

Model No. Serial No.

: B&K 2238 : 2359303

Equipment No.

: N-01-04

Test conditions:

Room Temperatre

: 21 degree Celsius

Relative Humidity

: 62%

Pressure

: 1006.5hPa

Test Specifications:

Performance checking at 94 and 114 dB

Methodology:

In-house method, according to manufacturer instruction manual

Results:

Reference Set Point, dB	Instrument Readings, dB
94	94.0
114	114.0

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE

Operation Manager

Patrick

Unit C, 1/F, Goldlion Holdings Center 13-15 Yuen Shun Circuit, Shatin, Hong Kong.

Tel: (852) 2898 7388 Fax: (852) 2898 7076

TEST REPORT

APPLICANT: Cinotech Consultants Limited

1602-1610 Delta House,

3 On Yiu Street, Shatin, N.T. Test Report No.: C/N/51015/1
Date of Issue: 2005-10-15
Date Received: 2005-10-13
Date Tested: 2005-10-14
Date Completed: 2005-10-15
Next Due Date: 2006-10-14

ATTN:

Mr. Henry Leung

Page:

1 of 1

Certificate of Calibration

Item for calibration:

Description

: Integrating Sound Level Meter

Manufacturer Model No. Serial No. Microphone No.

: B&K 2238 : 2394976 : 2407349

: Brüel & Kjær

Equipment No.

: N-01-05

Test conditions:

Room Temperatre

: 22 degree Celsius

Relative Humidity

: 65%

Test Specifications:

Performance checking at 94 and 114 dB

Methodology:

In-house method, according to manufacturer instruction manual

Results:

Reference Set Point, dB	Instrument Readings, dB
94	94.0
114	114.0

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE

Operation Manager

Unit C, 1/F, Goldlion Holdings Center 13-15 Yuen Shun Circuit, Shatin, Hong Kong.

Tel: (852) 2898 7388 Fax: (852) 2898 7076

TEST REPORT

APPLICANT: Cinotech Consultants Limited

1602-1610 Delta House,

3 On Yiu Street, Shatin, N.T.

 Test Report No.:
 C/05/1115-1

 Date of Issue:
 2005-11-15

 Date Received:
 2005-11-14

 Date Tested:
 2005-11-15

 Date Completed:
 2005-11-15

 Next Due Date:
 2006-11-14

ATTN:

Mr. Henry Leung

Page:

1 of 1

Item for calibration:

Description

: Acoustical Calibrator

Manufacturer

: Brüel & Kjær

Model No.

: 4231

Serial No.

: 2326353 : C13

Project No. Equipment No.

: N-02-01

Test conditions:

Room Temperatre

: 20 degree Celsius

Relative Humidity

: 65%

Pressure

: 1015.2 hPa

Methodology:

The sound calibrator has been calibrated in accordance with the documented procedures and using standard(s) and instrument(s) which are recommended by the manufacturer, or equivalent.

Results:

Sound Pressure Level	Measured SPL	Tolerance
At 94 dB SPL	94.0	$94.0 \pm 0.1 \mathrm{dB}$

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE

Operation Manager

Unit C, 1/F, Goldlion Holdings Center 13-15 Yuen Shun Circuit, Shatin, Hong Kong.

Tel: (852) 2898 7388 Fax: (852) 2898 7076

TEST REPORT

APPLICANT: Cinotech Consultants Limited

1602-1610 Delta House,

3 On Yiu Street, Shatin, N.T. Test Report No.: C/05/50305
Date of Issue: 2005-03-05
Date Received: 2005-03-04
Date Tested: 2005-03-05
Date Completed: 2005-03-05
Next Due Date: 2006-03-04

ATTN:

Mr. Henry Leung

Page:

1 of 1

Item for calibration:

Description

: Acoustical Calibrator

Manufacturer

: Brüel & Kjær

Model No. Serial No.

: 4231

Project No.

: 2343007 : C13

Equipment No.

: N-02-02

Test conditions:

Room Temperatre

: 19 degree Celsius

Relative Humidity

: 70%

Pressure

: 1020.1hPa

Methodology:

The sound calibrator has been calibrated in accordance with the documented procedures and using standard(s) and instrument(s) which are recommended by the manufacturer, or equivalent.

Results:

Sound Pressure Level	Measured SPL	Tolerance
At 94 dB SPL	94.0	$94.0 \pm 0.2 \mathrm{dB}$

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE

Operation Manager

Patricle

Unit C, 1/F, Goldlion Holdings Center 13-15 Yuen Shun Circuit, Shatin, Hong Kong.

Tel: (852) 2898 7388 Fax: (852) 2898 7076

TEST REPORT

APPLICANT:

Cinotech Consultants Limited

1602-1610 Delta House,

3 On Yiu Street, Shatin, N.T.

Test Report No.:	C/N/50905-1A
Date of Issue:	2005-09-06
Date Received:	2005-09-05
Date Tested:	2005-09-05
Date Completed:	2005-09-06
Next Due Date:	2006-09-05

ATTN:

Mr. Henry Leung

Page:

1 of 1

Item for calibration:

Description

: Acoustical Calibrator

Manufacturer

: Brüel & Kjær

Model No.

: 4231

Serial No.

: 2412367

Equipment No.

: N-02-03

Test conditions:

Room Temperatre

: 21 degree Celsius

Relative Humidity

: 62%

Pressure

: 1006.5hPa

Methodology:

The Sound Level Calibrator has been calibrated in accordance with the documented procedures and using standard(s) and instrument(s) which are recommended by the manufacturer, or equivalent.

Results:

Sound Pressure Level (1kHz)	Measured SPL	Tolerance
At 94 dB SPL	94.0	$94.0 \pm 0.1 \mathrm{dB}$
At 114 dB SPL	114.0	$114.0 \pm 0.1 \mathrm{dB}$

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE

Operation Manager

Patricle

APPENDIX C ENVIRONMENTAL MONITORING AND AUDIT SCHEDULE

Environmental Monitoring for Eagle's Nest Tunnel Air Quality and Noise Monitoring Schedule for January 2006

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
1-Jan	2-Jan	3-Jan	4-Jan	5-Jan	6-Jan	7-Jan
		1 hr TSP 24 hrs TSP	1 hr TSP		1 hr TSP Noise	
8-Jan	9-Jan	10-Jan	11-Jan	12-Jan	13-Jan	14-Jan
	24 hrs TSP	1 hr TSP		1 hr TSP Noise	1 hr TSP	24 hrs TSP
15-Jan	16-Jan	17-Jan	18-Jan	19-Jan	20-Jan	21-Jan
	1 hr TSP	1 hr TSP		1 hr TSP Noise	24 hrs TSP	
22-Jan	23-Jan	24-Jan	25-Jan	26-Jan	27-Jan	28-Jan
	1 hr TSP	1 hr TSP		24 hrs TSP	1 hr TSP Noise	
29-Jan	30-Jan	31-Jan	1-Feb	2-Feb	3-Feb	4-Feb

The schedule may be changed due to unforeseen circumstances (adverse weather, etc)

AM1 Yew Chung International School /Po Leung Kuk Choi Kai Yau School AM3 Garden Villa AM4 Government Quarters	NM1 NM5 NM6 NM7	Yew Chung International School /Po Leung Kuk Choi Kai Yau School Villa Carlton Government Quarters Garden Villa
---	--------------------------	--

Environmental Monitoring for Eagle's Nest Tunnel Tentative Air Quality and Noise Monitoring Schedule for February 2006

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
29-Jan	30-Jan	31-Jan	1-Feb	2-Feb	3-Feb	4-Feb
			1 hr TSP	1 hr TSP 24 hrs TSP	1 hr TSP Noise	
5-Feb	6-Feb	7-Feb	8-Feb	9-Feb	10-Feb	11-Feb
	1 hr TSP	1 hr TSP	24 hrs TSP	1 hr TSP Noise		
12-Feb	13-Feb	14-Feb	15-Feb	16-Feb	17-Feb	18-Feb
		1 hr TSP 24 hrs TSP	1 hr TSP	1 hr TSP Noise		
19-Feb	20-Feb	21-Feb	22-Feb	23-Feb	24-Feb	25-Feb
	24 hrs TSP	1 hr TSP	1 hr TSP	1 hr TSP Noise		24 hrs TSP
26-Feb	27-Feb	28-Feb	1-Mar	2-Mar	3-Mar	4-Mar
	1 hr TSP	1 hr TSP		1 hr TSP Noise	24 hrs TSP	

The schedule may be changed due to unforeseen circumstances (adverse weather, etc)

AMI	Yew Chung International School /Po Leung Kuk Choi Kai Yau School	NMI	Yew Chung International School /Po Leung Kuk Choi Kai Yau School
AM3	Garden Villa	NM5	Villa Carlton
AM4	Government Quarters	NM6	Government Quarters
		NM7	Garden Villa

APPENDIX D WIND DATA

Date	Time	Wind Speed m/s	Direction
1-Jan-2006	0:00	0	SW
1-Jan-2006	1:00	0.9	W
1-Jan-2006	2:00	1.8	WSW
1-Jan-2006	3:00	2.2	WNW
1-Jan-2006	4:00	2.2	W
1-Jan-2006	5:00	2.2	WSW
1-Jan-2006	6:00	2.7	WSW
1-Jan-2006	7:00	2.2	WSW
1-Jan-2006	8:00	1.8	WSW
1-Jan-2006	9:00	2.2	WNW
1-Jan-2006	10:00	2.2	WNW
1-Jan-2006	11:00	2.2	WNW
1-Jan-2006	12:00	1.3	WNW
1-Jan-2006	13:00	1.3	WNW
1-Jan-2006	14:00	2.2	WNW
1-Jan-2006	15:00	1.8	NE
1-Jan-2006	16:00	2.7	NE
1-Jan-2006	17:00	1.3	NE
1-Jan-2006	18:00	0.4	NNE
1-Jan-2006	19:00	0	NNE
1-Jan-2006	20:00	0	
1-Jan-2006	21:00	0.4	SSW
1-Jan-2006	22:00	0.9	SSW
1-Jan-2006	23:00	1.3	SSW
2-Jan-2006	0:00	1.8	SSW
2-Jan-2006	1:00	0.4	SSW
2-Jan-2006	2:00	0	SW
2-Jan-2006	3:00	0	W
2-Jan-2006	4:00	0	
2-Jan-2006	5:00	0.9	W
2-Jan-2006	6:00	0.9	WNW
2-Jan-2006	7:00	0.0	WNW
2-Jan-2006	8:00	1.3	WNW
2-Jan-2006	9:00	3.1	WNW
2-Jan-2006	10:00	2.7	WNW
2-Jan-2006	11:00	2.2	WNW
2-Jan-2006	12:00	1.3	WNW
2-Jan-2006	13:00	1.8	WNW
2-Jan-2006	14:00	1.8	WNW
2-Jan-2006	15:00	2.7	WNW
2-Jan-2006	16:00	2.7	WNW
2-Jan-2006	17:00	2.2	W
2-Jan-2006	18:00	3.1	WSW
2-Jan-2006 2-Jan-2006	19:00	3.6	W
2-Jan-2006	20:00	3.1	WSW
2-Jan-2006	21:00	3.1	W
2-Jan-2006 2-Jan-2006	22:00	3.1	W
2-Jan-2006	23:00	3.1	WSW
3-Jan-2006	0:00	2.2	SW
3-Jan-2006	1:00	2.7	SW
3-Jan-2006	2:00	2.2	WSW
3-Jan-2006	3:00	2.7	SSW
3-Jan-2006 3-Jan-2006	4:00	3.1	SW
3-Jan-2006		2.7	SW
3-Jan-2000	5:00	۷.1	311

Date	Time	Wind Speed m/s	Direction
3-Jan-2006	6:00	4	WSW
3-Jan-2006	7:00	5.4	W
3-Jan-2006	8:00	5.4	WSW
3-Jan-2006	9:00	4.5	WSW
3-Jan-2006	10:00	4.5	W
3-Jan-2006	11:00	4.9	WNW
3-Jan-2006	12:00	4.9	W
3-Jan-2006	13:00	4.5	W
3-Jan-2006	14:00	4.5	W
3-Jan-2006	15:00	3.6	W
3-Jan-2006	16:00	3.6	W
3-Jan-2006	17:00	3.1	W
3-Jan-2006	18:00	3.1	W
3-Jan-2006	19:00	2.7	W
3-Jan-2006	20:00	2.7	WSW
3-Jan-2006	21:00	3.6	WSW
3-Jan-2006	22:00	3.1	WSW
3-Jan-2006	23:00	2.2	WSW
4-Jan-2006	0:00	1.3	WSW
4-Jan-2006	1:00	2.7	W
4-Jan-2006	2:00	3.6	WSW
4-Jan-2006	3:00	3.6	W
4-Jan-2006	4:00	3.6	WSW
4-Jan-2006	5:00	4.5	WSW
4-Jan-2006	6:00	4.3	W
4-Jan-2006	7:00	2.7	WNW
4-Jan-2006	8:00	4.5	WNW
4-Jan-2006	9:00	2.7	W
4-Jan-2006	10:00	4.5	WSW
4-Jan-2006	11:00	4.5	W
	12:00	4.5	W
4-Jan-2006		2.7	W
4-Jan-2006	13:00		W
4-Jan-2006	14:00	2.2	W
4-Jan-2006 4-Jan-2006	15:00 16:00	1.8	WSW
			WSW
4-Jan-2006	17:00	1.3	
4-Jan-2006	18:00	1.3	SW
4-Jan-2006	19:00	1.8	WNW
4-Jan-2006	20:00	0.9	W
4-Jan-2006	21:00	0.9	W
4-Jan-2006	22:00	0	W
4-Jan-2006	23:00	0	W
5-Jan-2006	0:00	0	
5-Jan-2006	1:00	0	SW
5-Jan-2006	2:00	0	
5-Jan-2006	3:00	0	
5-Jan-2006	4:00	0	
5-Jan-2006	5:00	0	
5-Jan-2006	6:00	0	
5-Jan-2006	7:00	0	WNW
5-Jan-2006	8:00	2.7	W
5-Jan-2006	9:00	3.6	WNW
5-Jan-2006	10:00	6.3	WNW
5-Jan-2006	11:00	6.7	WNW

Date	Time	Wind Speed m/s	Direction
5-Jan-2006	12:00	6.7	WNW
5-Jan-2006	13:00	3.6	W
5-Jan-2006	14:00	3.1	WSW
5-Jan-2006	15:00	3.1	WNW
5-Jan-2006	16:00	3.1	WNW
5-Jan-2006	17:00	3.6	WSW
5-Jan-2006	18:00	2.7	WNW
5-Jan-2006	19:00	2.7	SW
5-Jan-2006	20:00	4	WNW
5-Jan-2006	21:00	3.6	WSW
5-Jan-2006	22:00	3.1	W
5-Jan-2006	23:00	3.6	W
6-Jan-2006	0:00	4	WNW
6-Jan-2006	1:00	4.5	WNW
6-Jan-2006	2:00	3.6	WNW
6-Jan-2006	3:00	2.7	WSW
6-Jan-2006	4:00	2.7	WSW
6-Jan-2006	5:00	2.7	WSW
6-Jan-2006	6:00	3.1	SW
6-Jan-2006	7:00	2.7	WSW
6-Jan-2006	8:00	2.7	WSW
6-Jan-2006	9:00	3.6	WSW
6-Jan-2006	10:00	4.5	WNW
6-Jan-2006	11:00	2.7	WNW
6-Jan-2006	12:00	3.1	SW
6-Jan-2006	13:00	1.8	WNW
6-Jan-2006	14:00	1.3	W
6-Jan-2006	15:00	3.1	WSW
6-Jan-2006	16:00	2.7	SW
6-Jan-2006	17:00	3.1	WSW
6-Jan-2006	18:00	2.7	SW
6-Jan-2006	19:00	3.1	WSW
6-Jan-2006	20:00	2.7	SW
6-Jan-2006	21:00	2.2	WSW
6-Jan-2006	22:00	2.7	WSW
6-Jan-2006	23:00	1.8	WSW
7-Jan-2006	0:00	3.1	SW
7-Jan-2006	1:00	2.7	WSW
7-Jan-2006	2:00	3.1	WSW
7-Jan-2006	3:00	2.2	WSW
7-Jan-2006	4:00	3.6	WSW
7-Jan-2006	5:00	4.9	WNW
7-Jan-2006	6:00	4.9	WNW
7-Jan-2006 7-Jan-2006	7:00	3.6	WNW
7-Jan-2006	8:00	3.1	WNW
7-Jan-2006	9:00	2.7	WSW
7-Jan-2006 7-Jan-2006	10:00	4.9	WNW
7-Jan-2006	11:00	3.6	WNW
7-Jan-2006 7-Jan-2006	12:00	3.1	WNW
7-Jan-2006 7-Jan-2006	13:00	4	WNW
7-Jan-2006 7-Jan-2006	14:00	4.5	WNW
	15:00	3.6	WNW
		U.U	VVINVV
7-Jan-2006 7-Jan-2006	16:00	3.1	WNW

Date	Time	Wind Speed m/s	Direction
7-Jan-2006	18:00	1.8	SSW
7-Jan-2006	19:00	0.9	SSW
7-Jan-2006	20:00	1.8	SSW
7-Jan-2006	21:00	1.8	SW
7-Jan-2006	22:00	2.2	SW
7-Jan-2006	23:00	2.2	SW
8-Jan-2006	0:00	1.3	WSW
8-Jan-2006	1:00	2.2	SW
8-Jan-2006	2:00	2.2	SW
8-Jan-2006	3:00	1.8	WSW
8-Jan-2006	4:00	2.2	WSW
8-Jan-2006	5:00	2.2	SW
8-Jan-2006	6:00	2.2	WSW
8-Jan-2006	7:00	1.8	WSW
8-Jan-2006	8:00	1.3	SW
8-Jan-2006	9:00	1.3	WSW
8-Jan-2006	10:00	1.8	WSW
8-Jan-2006	11:00	2.2	WNW
8-Jan-2006	12:00	2.2	WNW
8-Jan-2006	13:00	3.1	WNW
8-Jan-2006	14:00	2.2	WNW
8-Jan-2006	15:00	1.8	WNW
8-Jan-2006	16:00	1.3	W
8-Jan-2006	17:00	0.4	WSW
8-Jan-2006	18:00	0.9	SSW
8-Jan-2006	19:00	0.9	SSW
8-Jan-2006	20:00	1.3	WSW
8-Jan-2006	21:00	1.3	W
8-Jan-2006	22:00	0.9	SW
8-Jan-2006	23:00	0.9	SSW
9-Jan-2006	0:00	0.9	SSW
9-Jan-2006	1:00	0.9	WNW
9-Jan-2006	2:00	0.9	WNW
9-Jan-2006	3:00	1.3	W
9-Jan-2006	4:00	0.9	W
9-Jan-2006	5:00	1.8	WNW
9-Jan-2006 9-Jan-2006		2.7	W
	6:00	2.2	WNW
9-Jan-2006	7:00		
9-Jan-2006	8:00	1.8	WNW
9-Jan-2006	9:00	1.8	WNW
9-Jan-2006	10:00	3.6	WNW
9-Jan-2006	11:00	2.7	WNW
9-Jan-2006	12:00	2.2	WNW
9-Jan-2006	13:00	1.3	WNW
9-Jan-2006	14:00	0.9	WNW
9-Jan-2006	15:00	1.8	WNW
9-Jan-2006	16:00	0.9	W
9-Jan-2006	17:00	1.3	WNW
9-Jan-2006	18:00	0.9	W
9-Jan-2006	19:00	0.4	W
9-Jan-2006	20:00	0.4	W
9-Jan-2006	21:00	0	W
9-Jan-2006	22:00	0	
9-Jan-2006	23:00	0	W

Date	Time	Wind Speed m/s	Direction
10-Jan-2006	0:00	0.9	SW
10-Jan-2006	1:00	0.4	W
10-Jan-2006	2:00	1.3	WSW
10-Jan-2006	3:00	2.2	WSW
10-Jan-2006	4:00	1.8	WSW
10-Jan-2006	5:00	1.8	WSW
10-Jan-2006	6:00	2.7	WSW
10-Jan-2006	7:00	2.7	SW
10-Jan-2006	8:00	3.1	WSW
10-Jan-2006	9:00	2.7	WSW
10-Jan-2006	10:00	2.2	W
10-Jan-2006	11:00	2.2	WSW
10-Jan-2006	12:00	2.7	WNW
10-Jan-2006	13:00	3.6	WNW
10-Jan-2006	14:00	1.8	WNW
10-Jan-2006	15:00	1.8	WNW
10-Jan-2006	16:00	1.8	W
10-Jan-2006	17:00	1.3	W
10-Jan-2006	18:00	0.9	W
10-Jan-2006	19:00	0.0	W
10-Jan-2006	20:00	0	W
10-Jan-2006	21:00	0.4	W
10-Jan-2006	22:00	1.3	W
10-Jan-2006	23:00	1.8	WNW
11-Jan-2006	0:00	0.4	SW
11-Jan-2006	1:00	0.9	W
11-Jan-2006	2:00	0.9	S
11-Jan-2006	3:00	0	
11-Jan-2006	4:00	0.4	WNW
11-Jan-2006	5:00	0.4	SW
11-Jan-2006	6:00	0.4	SW
11-Jan-2006	7:00	0.4	WNW
11-Jan-2006	8:00	0.4	NW
11-Jan-2006	9:00	0	WNW
11-Jan-2006	10:00	2.2	WNW
11-Jan-2006	11:00	2.7	WNW
11-Jan-2006	12:00	4.5	WNW
11-Jan-2006	13:00	3.6	WNW
11-Jan-2006	14:00	3.1	WNW
11-Jan-2006	15:00	3.6	W
11-Jan-2006	16:00	2.7	W
11-Jan-2006 11-Jan-2006	17:00	1.8	WNW
11-Jan-2006 11-Jan-2006		2.2	W
11-Jan-2006 11-Jan-2006	18:00 19:00	2.2	W
11-Jan-2006 11-Jan-2006	20:00	2.2	WSW
11-Jan-2006	21:00 22:00	2.7	WSW W
11-Jan-2006		1.8	WSW
11-Jan-2006	23:00	0.9	
12-Jan-2006	0:00	1.3	WSW
12-Jan-2006	1:00	1.8	WNW
12-Jan-2006	2:00	1.8	WNW
12-Jan-2006	3:00	1.8	WNW
12-Jan-2006	4:00	1.8	W
12-Jan-2006	5:00	1.8	SW

Date	Time	Wind Speed m/s	Direction
12-Jan-2006	6:00	2.7	SW
12-Jan-2006	7:00	1.8	WSW
12-Jan-2006	8:00	2.2	SSW
12-Jan-2006	9:00	1.8	SW
12-Jan-2006	10:00	3.1	W
12-Jan-2006	11:00	2.7	WSW
12-Jan-2006	12:00	3.1	WSW
12-Jan-2006	13:00	2.7	W
12-Jan-2006	14:00	3.6	W
12-Jan-2006	15:00	3.1	W
12-Jan-2006	16:00	2.2	WNW
12-Jan-2006	17:00	1.8	W
12-Jan-2006	18:00	0.4	W
12-Jan-2006	19:00	0.4	SSW
12-Jan-2006	20:00	0	
12-Jan-2006	21:00	0	
12-Jan-2006	22:00	0	
12-Jan-2006	23:00	0	
13-Jan-2006	0:00	0	
13-Jan-2006	1:00	0	
13-Jan-2006	2:00	0	
13-Jan-2006	3:00	0	
13-Jan-2006	4:00	0	
13-Jan-2006	5:00	0	
13-Jan-2006	6:00	0	
13-Jan-2006	7:00	0	
13-Jan-2006	8:00	0	
13-Jan-2006	9:00	0	SW
13-Jan-2006	10:00	0	WNW
13-Jan-2006	11:00	0	NW
13-Jan-2006	12:00	0.9	WNW
13-Jan-2006	13:00	1.8	NE
13-Jan-2006	14:00	3.1	NE NE
13-Jan-2006	15:00	2.7	NNE
13-Jan-2006	16:00	2.7	NE
13-Jan-2006	17:00	1.3	NE
13-Jan-2006	18:00	0	NE
13-Jan-2006	19:00	0.4	E E
13-Jan-2006	20:00	0.4	ESE
	21:00	0	
13-Jan-2006	22:00	-	
13-Jan-2006		0	
13-Jan-2006	23:00	0	 FOF
14-Jan-2006	0:00	0	ESE
14-Jan-2006	1:00	0	 F0F
14-Jan-2006	2:00	0	ESE
14-Jan-2006	3:00	0	
14-Jan-2006	4:00	0	SW
14-Jan-2006	5:00	0.9	W
14-Jan-2006	6:00	1.3	W
14-Jan-2006	7:00	0.4	WNW
14-Jan-2006	8:00	0	
14-Jan-2006	9:00	1.3	WNW
14-Jan-2006	10:00	2.2	W
14-Jan-2006	11:00	2.2	WNW

Date	Time	Wind Speed m/s	Direction
14-Jan-2006	12:00	2.2	WNW
14-Jan-2006	13:00	3.1	WNW
14-Jan-2006	14:00	2.7	W
14-Jan-2006	15:00	3.1	WNW
14-Jan-2006	16:00	2.7	W
14-Jan-2006	17:00	2.2	W
14-Jan-2006	18:00	2.2	W
14-Jan-2006	19:00	0.4	W
14-Jan-2006	20:00	0	
14-Jan-2006	21:00	0	
14-Jan-2006	22:00	0	
14-Jan-2006	23:00	0	WNW
15-Jan-2006	0:00	0	WSW
15-Jan-2006	1:00	1.3	SSW
15-Jan-2006	2:00	0.4	WNW
15-Jan-2006	3:00	0	
15-Jan-2006	4:00	0	
15-Jan-2006	5:00	0	S
15-Jan-2006	6:00	0	
15-Jan-2006	7:00	0	SSE
15-Jan-2006	8:00	0	
15-Jan-2006	9:00	0	SSE
15-Jan-2006	10:00	0	W
15-Jan-2006	11:00	1.8	WNW
15-Jan-2006	12:00	2.2	WNW
15-Jan-2006	13:00	1.8	WNW
15-Jan-2006	14:00	2.7	W
15-Jan-2006	15:00	0.9	W
15-Jan-2006	16:00	2.2	N
15-Jan-2006	17:00	1.8	NNE
	18:00		NNE
15-Jan-2006		0	
15-Jan-2006	19:00	0	S
15-Jan-2006	20:00	0 0	S
15-Jan-2006	21:00 22:00	0	SSW
15-Jan-2006			
15-Jan-2006	23:00	0.4	N VV
16-Jan-2006	0:00	0	IN
16-Jan-2006	1:00	0	 \\\\
16-Jan-2006	2:00	0.4	W
16-Jan-2006	3:00	0	
16-Jan-2006	4:00	0	
16-Jan-2006	5:00	0.9	SSW
16-Jan-2006	6:00	1.8	SSW
16-Jan-2006	7:00	2.2	SSW
16-Jan-2006	8:00	0.4	SSW
16-Jan-2006	9:00	0	
16-Jan-2006	10:00	0.4	WNW
16-Jan-2006	11:00	1.3	WNW
16-Jan-2006	12:00	1.3	W
16-Jan-2006	13:00	1.8	N
16-Jan-2006	14:00	2.2	N
16-Jan-2006	15:00	2.7	N
16-Jan-2006	16:00	1.8	N
16-Jan-2006	17:00	1.8	N

Date	Time	Wind Speed m/s	Direction
16-Jan-2006	18:00	0.9	NNE
16-Jan-2006	19:00	0	NNE
16-Jan-2006	20:00	0	SSW
16-Jan-2006	21:00	0	SSW
16-Jan-2006	22:00	1.3	W
16-Jan-2006	23:00	0	
17-Jan-2006	0:00	0	W
17-Jan-2006	1:00	0.4	W
17-Jan-2006	2:00	0.9	W
17-Jan-2006	3:00	0	W
17-Jan-2006	4:00	0	W
17-Jan-2006	5:00	1.3	W
17-Jan-2006	6:00	1.8	W
17-Jan-2006	7:00	2.2	W
17-Jan-2006	8:00	3.1	W
17-Jan-2006	9:00	1.3	S
17-Jan-2006	10:00	2.2	W
17-Jan-2006	11:00	3.1	W
17-Jan-2006	12:00	5.4	WSW
17-Jan-2006	13:00	5.4	WSW
17-Jan-2006	14:00	4.9	WSW
17-Jan-2006	15:00	5.4	WSW
17-Jan-2006	16:00	5.8	W
17-Jan-2006	17:00	4	W
17-Jan-2006	18:00	4.5	W
17-Jan-2006	19:00	4.9	WSW
17-Jan-2006	20:00	4.9	WSW
17-Jan-2006	21:00	4	WSW
17-Jan-2006	22:00	4	W
17-Jan-2006	23:00	4.9	W
18-Jan-2006	0:00	4	WNW
18-Jan-2006	1:00	4.9	WSW
18-Jan-2006	2:00	4.5	WSW
18-Jan-2006	3:00	4	W
18-Jan-2006	4:00	0.9	NW
18-Jan-2006	5:00	0.9	SSW
18-Jan-2006	6:00	0.9	S
18-Jan-2006	7:00	0.9	S
18-Jan-2006	8:00	3.1	SSW
18-Jan-2006	9:00	4	W
18-Jan-2006	10:00	4	WSW
		3.6	WSW
18-Jan-2006	11:00		W
18-Jan-2006	12:00	4.5	vv W
18-Jan-2006	13:00	4	WSW
18-Jan-2006	14:00	3.6	
18-Jan-2006	15:00	3.1	WSW
18-Jan-2006	16:00	3.1	SW
18-Jan-2006	17:00	3.1	WSW
18-Jan-2006	18:00	2.2	WSW
18-Jan-2006	19:00	3.6	WSW
18-Jan-2006	20:00	3.1	W
18-Jan-2006	21:00	3.1	WSW
18-Jan-2006	22:00	3.1	WSW
18-Jan-2006	23:00	4	WSW

Date	Time	Wind Speed m/s	Direction
19-Jan-2006	0:00	4	WSW
19-Jan-2006	1:00	3.1	SSW
19-Jan-2006	2:00	1.8	W
19-Jan-2006	3:00	2.2	SSW
19-Jan-2006	4:00	2.7	SSW
19-Jan-2006	5:00	2.7	SW
19-Jan-2006	6:00	2.2	SW
19-Jan-2006	7:00	3.1	WSW
19-Jan-2006	8:00	3.1	WSW
19-Jan-2006	9:00	2.7	WSW
19-Jan-2006	10:00	3.1	W
19-Jan-2006	11:00	2.7	SW
19-Jan-2006	12:00	2.7	WSW
19-Jan-2006	13:00	3.1	WSW
19-Jan-2006	14:00	2.7	WSW
19-Jan-2006	15:00	2.2	W
19-Jan-2006	16:00	1.8	W
19-Jan-2006	17:00	1.3	W
19-Jan-2006	18:00	2.7	W
19-Jan-2006	19:00	1.8	WSW
19-Jan-2006	20:00	2.2	WSW
19-Jan-2006	21:00	2.7	W
19-Jan-2006	22:00	2.2	WSW
19-Jan-2006	23:00	2.7	W
20-Jan-2006	0:00	2.2	WSW
20-Jan-2006	1:00	2.7	WSW
20-Jan-2006	2:00	1.8	WNW
20-Jan-2006	3:00	1.3	W
20-Jan-2006 20-Jan-2006	4:00	2.2	WSW
20-Jan-2006 20-Jan-2006	5:00	2.7	WSW
	6:00		WNW
20-Jan-2006		0.4	WNW
20-Jan-2006	7:00		
20-Jan-2006	8:00	2.7	WNW
20-Jan-2006	9:00	2.7	W WNW
20-Jan-2006	10:00	3.1	
20-Jan-2006	11:00		WNW
20-Jan-2006	12:00	3.6	W
20-Jan-2006	13:00	2.7	W
20-Jan-2006	14:00	2.2	W
20-Jan-2006	15:00	1.8	WNW
20-Jan-2006	16:00	3.6	WNW
20-Jan-2006	17:00	2.7	WNW
20-Jan-2006	18:00	2.2	WNW
20-Jan-2006	19:00	2.2	WNW
20-Jan-2006	20:00	3.1	WNW
20-Jan-2006	21:00	4	WNW
20-Jan-2006	22:00	2.7	WNW
20-Jan-2006	23:00	1.8	WNW
21-Jan-2006	0:00	2.2	WNW
21-Jan-2006	1:00	3.1	WNW
21-Jan-2006	2:00	4	WNW
21-Jan-2006	3:00	4.5	WNW
21-Jan-2006	4:00	4	WNW
21-Jan-2006	5:00	3.6	WNW

Date	Time	Wind Speed m/s	Direction
21-Jan-2006	6:00	4.9	WNW
21-Jan-2006	7:00	4	WNW
21-Jan-2006	8:00	2.2	W
21-Jan-2006	9:00	0.9	WNW
21-Jan-2006	10:00	1.3	WNW
21-Jan-2006	11:00	1.8	WNW
21-Jan-2006	12:00	2.7	NW
21-Jan-2006	13:00	2.7	WNW
21-Jan-2006	14:00	1.8	WNW
21-Jan-2006	15:00	3.6	W
21-Jan-2006	16:00	4	WNW
21-Jan-2006	17:00	4	WNW
21-Jan-2006	18:00	3.1	WNW
21-Jan-2006	19:00	1.3	W
21-Jan-2006	20:00	0.9	W
21-Jan-2006	21:00	1.3	W
21-Jan-2006	22:00	3.1	WSW
21-Jan-2006	23:00	2.2	WSW
22-Jan-2006	0:00	3.1	WNW
22-Jan-2006	1:00	3.1	WNW
22-Jan-2006	2:00	3.1	WNW
22-Jan-2006	3:00	2.2	WNW
22-Jan-2006	4:00	2.7	WNW
22-Jan-2006 22-Jan-2006	5:00	1.8	WNW
22-Jan-2006 22-Jan-2006	6:00	1.8	WNW
22-Jan-2006 22-Jan-2006	7:00	1.8	WNW
22-Jan-2006 22-Jan-2006	8:00	2.2	WNW
22-Jan-2006 22-Jan-2006	9:00	2.7	WNW
22-Jan-2006 22-Jan-2006	10:00	3.6	WNW
22-Jan-2006 22-Jan-2006	11:00	3.1	W
22-Jan-2006 22-Jan-2006	12:00	3.6	WNW
		3.1	WNW
22-Jan-2006	13:00		WNW
22-Jan-2006	14:00	3.1	
22-Jan-2006	15:00 16:00	3.6	WNW WNW
22-Jan-2006	17:00		WNW
22-Jan-2006		4	
22-Jan-2006	18:00	4	WNW
22-Jan-2006	19:00	3.1	W
22-Jan-2006	20:00	3.1	WNW
22-Jan-2006	21:00	2.2	WNW
22-Jan-2006	22:00	2.2	W
22-Jan-2006	23:00	2.7	WSW
23-Jan-2006	0:00	2.7	WSW
23-Jan-2006	1:00	3.1	WSW
23-Jan-2006	2:00	2.7	WSW
23-Jan-2006	3:00	3.1	WSW
23-Jan-2006	4:00	4.5	WNW
23-Jan-2006	5:00	4.5	WNW
23-Jan-2006	6:00	2.7	WNW
23-Jan-2006	7:00	4.5	WNW
23-Jan-2006	8:00	3.6	WSW
23-Jan-2006	9:00	2.7	WSW
23-Jan-2006	10:00	2.2	WSW
23-Jan-2006	11:00	3.6	WNW

Date	Time	Wind Speed m/s	Direction
23-Jan-2006	12:00	4	WNW
23-Jan-2006	13:00	3.6	WNW
23-Jan-2006	14:00	1.8	WNW
23-Jan-2006	15:00	3.1	WNW
23-Jan-2006	16:00	3.1	WNW
23-Jan-2006	17:00	2.7	WSW
23-Jan-2006	18:00	3.1	WSW
23-Jan-2006	19:00	1.8	WSW
23-Jan-2006	20:00	2.2	WSW
23-Jan-2006	21:00	2.2	SW
23-Jan-2006	22:00	2.2	W
23-Jan-2006	23:00	2.2	WNW
24-Jan-2006	0:00	3.1	WNW
24-Jan-2006	1:00	2.2	WNW
24-Jan-2006	2:00	2.7	WSW
24-Jan-2006	3:00	2.7	WSW
24-Jan-2006	4:00	2.7	W
24-Jan-2006	5:00	2.7	WNW
24-Jan-2006	6:00	3.1	WNW
24-Jan-2006	7:00	2.7	WNW
24-Jan-2006	8:00	1.3	WNW
24-Jan-2006	9:00	2.7	WNW
24-Jan-2006	10:00	4	WNW
24-Jan-2006	11:00	2.2	WNW
24-Jan-2006	12:00	0.9	WNW
24-Jan-2006	13:00	1.8	NW
24-Jan-2006	14:00	3.6	WNW
24-Jan-2006	15:00	2.7	W
24-Jan-2006 24-Jan-2006	16:00	3.1	W
24-Jan-2006 24-Jan-2006	17:00	3.1	W
	18:00	1.3	SW
24-Jan-2006			SSW
24-Jan-2006	19:00	1.3	SSW
24-Jan-2006	20:00	1.3	
24-Jan-2006	21:00 22:00	1.8 1.8	SW SW
24-Jan-2006			WSW
24-Jan-2006	23:00	1.8	SW
25-Jan-2006	0:00		
25-Jan-2006	1:00	1.8	WSW
25-Jan-2006	2:00	1.8	WSW
25-Jan-2006	3:00	1.3	WSW
25-Jan-2006	4:00	1.8	W
25-Jan-2006	5:00	3.1	WNW
25-Jan-2006	6:00	3.6	WNW
25-Jan-2006	7:00	3.1	WNW
25-Jan-2006	8:00	2.7	WSW
25-Jan-2006	9:00	3.6	WNW
25-Jan-2006	10:00	4	WNW
25-Jan-2006	11:00	5.8	WNW
25-Jan-2006	12:00	4.9	WNW
25-Jan-2006	13:00	4	WNW
25-Jan-2006	14:00	3.1	WNW
25-Jan-2006	15:00	3.1	WNW
25-Jan-2006	16:00	2.7	W
25-Jan-2006	17:00	2.2	WNW

Date	Time	Wind Speed m/s	Direction
25-Jan-2006	18:00	0.4	WSW
25-Jan-2006	19:00	0	W
25-Jan-2006	20:00	0	
25-Jan-2006	21:00	0	
25-Jan-2006	22:00	0	
25-Jan-2006	23:00	0.9	WSW
26-Jan-2006	0:00	2.7	WSW
26-Jan-2006	1:00	3.1	SW
26-Jan-2006	2:00	3.1	W
26-Jan-2006	3:00	4	WNW
26-Jan-2006	4:00	2.7	WSW
26-Jan-2006	5:00	3.6	WSW
26-Jan-2006	6:00	3.1	WNW
26-Jan-2006	7:00	2.7	WSW
26-Jan-2006	8:00	3.6	WSW
26-Jan-2006	9:00	3.1	WSW
26-Jan-2006	10:00	4.9	WNW
26-Jan-2006	11:00	4	WNW
26-Jan-2006	12:00	5.4	WNW
26-Jan-2006	13:00	4.5	WNW
26-Jan-2006	14:00	3.1	W
26-Jan-2006	15:00	3.1	W
26-Jan-2006	16:00	2.2	WNW
26-Jan-2006	17:00	2.2	SW
26-Jan-2006	18:00	0.9	SW
26-Jan-2006	19:00	0.0	SSW
26-Jan-2006	20:00	0	WSW
26-Jan-2006	21:00	1.8	SSW
26-Jan-2006	22:00	2.7	SW
26-Jan-2006	23:00	2.2	SW
27-Jan-2006	0:00	1.3	SW
27-Jan-2006	1:00	0.9	W
27-Jan-2006	2:00	1.3	WSW
27-Jan-2006	3:00	1.3	WSW
27-Jan-2006	4:00	0.4	SSW
27-Jan-2006	5:00	1.3	WNW
27-Jan-2006	6:00	1.8	SSW
27-Jan-2006	7:00	1.8	WNW
27-Jan-2006	8:00	3.1	W
27-Jan-2006	9:00	3.1	W
27-Jan-2006	10:00	3.1	W
27-Jan-2006 27-Jan-2006	11:00	4	W
27-Jan-2006 27-Jan-2006	12:00	4	W
27-Jan-2006 27-Jan-2006	13:00	3.1	WNW
27-Jan-2006 27-Jan-2006	13:00	2.7	WNW
			W
27-Jan-2006	15:00	1.8	
27-Jan-2006	16:00	0.9	WNW
27-Jan-2006	17:00	0.9	W
27-Jan-2006	18:00	1.8	W
27-Jan-2006	19:00	1.8	W
27-Jan-2006	20:00	2.2	W
27-Jan-2006	21:00	2.7	W
27-Jan-2006	22:00	2.7	WNW
27-Jan-2006	23:00	3.1	WSW

Date	Time	Wind Speed m/s	Direction
28-Jan-2006	0:00	3.1	WSW
28-Jan-2006	1:00	2.2	WSW
28-Jan-2006	2:00	3.1	W
28-Jan-2006	3:00	3.1	SW
28-Jan-2006	4:00	3.1	W
28-Jan-2006	5:00	2.7	W
28-Jan-2006	6:00	2.2	SW
28-Jan-2006	7:00	0.9	SSW
28-Jan-2006	8:00	0.4	W
28-Jan-2006	9:00	1.8	WNW
28-Jan-2006	10:00	1.8	WSW
28-Jan-2006	11:00	1.8	W
28-Jan-2006	12:00	3.6	WNW
28-Jan-2006	13:00	4.5	WNW
28-Jan-2006	14:00	2.7	W
28-Jan-2006	15:00	1.3	W
28-Jan-2006	16:00	1.8	W
28-Jan-2006	17:00	1.8	W
28-Jan-2006	18:00	2.2	WNW
28-Jan-2006	19:00	0.9	WNW
28-Jan-2006	20:00		WNW
28-Jan-2006	21:00	0	
28-Jan-2006	22:00	0.4	WNW
		1.8	W
28-Jan-2006	23:00	0	SW
29-Jan-2006	0:00		
29-Jan-2006	1:00	0	WSW
29-Jan-2006	2:00	0.4	W
29-Jan-2006	3:00	1.8	W
29-Jan-2006	4:00	1.8	W
29-Jan-2006	5:00	0.4	W
29-Jan-2006	6:00	0.4	W
29-Jan-2006	7:00	0	W
29-Jan-2006	8:00	0	W
29-Jan-2006	9:00	0	W
29-Jan-2006	10:00	0	W
29-Jan-2006	11:00	0	WNW
29-Jan-2006	12:00	0.4	WNW
29-Jan-2006	13:00	0.4	WNW
29-Jan-2006	14:00	1.3	W
29-Jan-2006	15:00	1.8	WNW
29-Jan-2006	16:00	2.7	WNW
29-Jan-2006	17:00	2.2	W
29-Jan-2006	18:00	2.7	W
29-Jan-2006	19:00	1.8	WSW
29-Jan-2006	20:00	1.3	SSW
29-Jan-2006	21:00	1.3	SSW
29-Jan-2006	22:00	1.8	SSW
29-Jan-2006	23:00	1.3	SSW
30-Jan-2006	0:00	0.4	SW
30-Jan-2006	1:00	0	SW
30-Jan-2006	2:00	0.4	SW
30-Jan-2006	3:00	0.4	WSW
30-Jan-2006	4:00	1.3	SW
30-Jan-2006	5:00	1.8	W

Date	Time	Wind Speed m/s	Direction
30-Jan-2006	6:00	1.3	SW
30-Jan-2006	7:00	0.9	SW
30-Jan-2006	8:00	0	
30-Jan-2006	9:00	0	W
30-Jan-2006	10:00	0.4	WSW
30-Jan-2006	11:00	0.9	W
30-Jan-2006	12:00	1.3	WNW
30-Jan-2006	13:00	0.9	WNW
30-Jan-2006	14:00	2.7	W
30-Jan-2006	15:00	2.2	W
30-Jan-2006	16:00	1.8	N
30-Jan-2006	17:00	1.8	N
30-Jan-2006	18:00	0.9	NE
30-Jan-2006	19:00	0	NE
30-Jan-2006	20:00	0	
30-Jan-2006	21:00	0	
30-Jan-2006	22:00	0	NE
30-Jan-2006	23:00	0	S
31-Jan-2006	0:00	0	SSE
31-Jan-2006	1:00	0	
31-Jan-2006	2:00	0	
31-Jan-2006	3:00	0	
31-Jan-2006	4:00	0	
31-Jan-2006	5:00	0	NNE
31-Jan-2006	6:00	0	
31-Jan-2006	7:00	0	
31-Jan-2006	8:00	0	
31-Jan-2006	9:00	0	ENE
31-Jan-2006	10:00	0	W
31-Jan-2006	11:00	0	WNW
31-Jan-2006	12:00	1.8	WNW
31-Jan-2006	13:00	2.7	WNW
31-Jan-2006	14:00	3.1	NNE
31-Jan-2006	15:00	2.7	NNE
31-Jan-2006	16:00	1.8	NNE
31-Jan-2006	17:00	1.8	NE
31-Jan-2006	18:00	0.9	NE
31-Jan-2006	19:00	0.4	NE
31-Jan-2006	20:00	0	
31-Jan-2006	21:00	0	
31-Jan-2006	22:00	0	
31-Jan-2006	23:00	0	

APPENDIX E 1-HOUR TSP MONITORING RESULTS AND GRAPHICAL PRESENTATION

Appendix E - 1-hour TSP Monitoring Results

Location AM1 - Po Leung Kuk Choi Kai Yau School

Date	Weather	Filter W	eight (g)	Flow Rate	e (m³/min.)	Elaps	se Time	Air	Atmospheric	Particulate	Av. flow	Total vol.	Sampling	Conc.
	Condition	Initial	Final	Initial	Final	Initial	Final	Temp. (K)	Pressure(Pa)	weight(g)	(m ³ /min)	(m ³)	Time(hrs.)	$(\mu g/m^3)$
3-Jan-06	Cloudy	2.8792	2.8925	1.23	1.23	3638.9	3640.0	290.7	765.4	0.0133	1.23	73.8	1.0	180.1
4-Jan-06	Cloudy	2.8527	2.8622	1.22	1.22	3664.0	3665.0	294.5	763.3	0.0095	1.22	73.0	1.0	130.1
6-Jan-06	Cloudy	2.8409	2.8424	1.25	1.25	3665.0	3666.0	283.3	771.4	0.0015	1.25	74.9	1.0	20.0
10-Jan-06	Cloudy	2.8407	2.8465	1.23	1.23	3690.0	3691.0	289.6	765.5	0.0058	1.23	73.8	1.0	78.6
12-Jan-06	Sunny	2.8437	2.8511	1.23	1.23	3691.0	3692.0	289.8	764.6	0.0074	1.23	73.7	1.0	100.4
13-Jan-06	Sunny	2.8767	2.8838	1.23	1.23	3692.0	3693.0	290.9	763.7	0.0071	1.23	73.5	1.0	96.6
16-Jan-06	Sunny	2.8490	2.8591	1.22	1.22	3717.0	3718.0	293.4	763.5	0.0101	1.22	73.2	1.0	138.0
17-Jan-06	Cloudy	2.8758	2.8816	1.22	1.22	3718.0	3719.0	292.8	763.5	0.0058	1.22	73.2	1.0	79.2
19-Jan-06	Cloudy	2.8785	2.8838	1.22	1.22	3719.0	3720.0	293.4	760.4	0.0053	1.22	73.0	1.0	72.6
23-Jan-06	Cloudy	2.8947	2.8992	1.25	1.25	3744.0	3745.0	283.6	769.1	0.0045	1.25	74.7	1.0	60.2
24-Jan-06	Cloudy	2.8722	2.8779	1.24	1.24	3745.0	3746.0	287.4	768.5	0.0057	1.24	74.9	1.0	76.1
27-Jan-06	Cloudy	2.8628	2.8727	1.23	1.23	3770.0	3771.0	289.9	765.3	0.0099	1.23	73.7	1.0	134.3
													Min	20.0
													Max	180.1
													Average	97.2

Location AM 3 - Garden Villa


Date	Weather	Filter W	eight (g)	Flow Rate	e (m³/min.)	Elaps	se Time	Air	Atmospheric	Particulate	Av. flow	Total vol.	Sampling	Conc.
	Condition	Initial	Final	Initial	Final	Initial	Final	Temp. (K)	Pressure(Pa)	weight(g)	(m ³ /min)	(m ³)	Time(hrs.)	(µg/m ³)
3-Jan-06	Cloudy	2.8797	2.8945	1.21	1.21	3985.1	3986.1	290.7	765.4	0.0148	1.21	72.5	1.0	204.1
3-Jan-06	Cloudy	2.8372	2.8443	1.20	1.20	4010.1	4011.1	294.5	763.3	0.0071	1.20	71.9	1.0	98.7
6-Jan-06	Cloudy	2.8488	2.8586	1.23	1.23	4011.1	4012.1	283.3	771.4	0.0098	1.23	73.7	1.0	132.9
10-Jan-06	Cloudy	2.8732	2.8810	1.22	1.22	4036.1	4037.1	287.7	767.6	0.0078	1.22	73.0	1.0	106.9
12-Jan-06	Cloudy	2.8803	2.8922	1.21	1.21	4037.1	4038.1	289.8	764.6	0.0119	1.21	72.6	1.0	164.0
13-Jan-06	Sunny	2.8725	2.8942	1.21	1.21	4038.1	4039.1	290.9	763.7	0.0217	1.21	72.4	1.0	299.8
16-Jan-06	Sunny	2.8864	2.8976	1.20	1.20	4063.1	4064.1	292.5	763.0	0.0112	1.20	72.2	1.0	155.2
17-Jan-06	Cloudy	2.8779	2.8911	1.20	1.20	4064.1	4065.1	292.8	763.5	0.0132	1.20	72.1	1.0	183.0
19-Jan-06	Cloudy	2.8469	2.8551	1.20	1.20	4065.1	4066.1	293.4	761.4	0.0082	1.20	71.9	1.0	114.0
23-Jan-06	Cloudy	2.8735	2.8777	1.23	1.23	4090.1	4091.1	283.4	769.3	0.0042	1.23	73.6	1.0	57.1
24-Jan-06	Cloudy	2.8722	2.8779	1.24	1.24	4091.1	4092.1	283.6	769.9	0.0057	1.24	73.6	1.0	77.4
27-Jan-06	Cloudy	2.8769	2.8907	1.22	1.22	4116.1	4117.1	286.6	767.8	0.0138	1.22	73.1	1.0	188.7
			_						_	_			Min	57.1
													Max	299.8
													Average	148.5


Appendix E - 1-hour TSP Monitoring Results

Location AM 4 - Government Quarters

Date	Weather	Filter W	eight (g)	Flow Rate	e (m³/min.)	Elaps	se Time	Air	Atmospheric	Particulate	Av. flow	Total vol.	Sampling	Conc.
	Condition	Initial	Final	Initial	Final	Initial	Final	Temp. (K)	Pressure(Pa)	weight(g)	(m ³ /min)	(m^3)	Time(hrs.)	$(\mu g/m^3)$
3-Jan-06	Cloudy	2.8939	2.9039	1.23	1.23	3597.8	3598.8	290.7	765.4	0.0100	1.23	73.7	1.0	135.7
4-Jan-06	Cloudy	2.8223	2.8285	1.22	1.22	3622.8	3623.8	294.5	763.3	0.0062	1.22	73.1	1.0	84.8
6-Jan-06	Cloudy	2.8498	2.8530	1.25	1.25	3623.8	3624.8	283.5	771.6	0.0032	1.25	75.0	1.0	42.6
10-Jan-06	Cloudy	2.8437	2.8494	1.23	1.23	3648.8	3649.8	289.6	765.5	0.0057	1.23	73.8	1.0	77.2
12-Jan-06	Sunny	2.8352	2.8432	1.23	1.23	3649.8	3650.8	289.8	764.6	0.0080	1.23	73.8	1.0	108.4
13-Jan-06	Sunny	2.8699	2.8756	1.23	1.23	3650.8	3651.8	290.9	763.7	0.0057	1.23	73.6	1.0	77.5
16-Jan-06	Sunny	2.8809	2.8901	1.22	1.22	3675.8	3676.8	294.0	764.0	0.0092	1.22	73.2	1.0	125.6
17-Jan-06	Cloudy	2.8644	2.8704	1.22	1.22	3676.8	3677.8	292.8	763.5	0.0060	1.22	73.3	1.0	81.9
19-Jan-06	Cloudy	2.8511	2.8582	1.22	1.22	3677.8	3678.8	293.4	760.4	0.0071	1.22	73.1	1.0	97.2
23-Jan-06	Cloudy	2.8817	2.8878	1.25	1.25	3702.8	3703.8	283.6	769.1	0.0061	1.25	74.9	1.0	81.5
24-Jan-06	Cloudy	2.8618	2.8671	1.24	1.24	3703.8	3704.8	287.4	768.5	0.0053	1.24	74.3	1.0	71.3
27-Jan-06	Cloudy	2.8942	2.9013	1.23	1.23	3728.8	3729.8	289.9	765.3	0.0071	1.23	73.8	1.0	96.2
													Min	42.6
													Max	135.7
													Average	90.0

1-hr TSP Levels





Route 8 (previously known as Route 9) between Cheung Sha Wan & Sha Tin Contract HY/2003/02 - Eagle's Nest Tunnel and Associated Works

Title


Graphical Presentation of 1-hour TSP Impact Monitoring Results

Scale Project No. MA3024

Date Appendix
Jan 06 E



1-hr TSP Levels



Route 8 (previously known as Route 9) between Cheung Sha Wan & Sha Tin Contract HY/2003/02 - Eagle's Nest Tunnel and Associated Works

Graphical Presentation of 1-hour TSP Impact Monitoring Results

Title

Scale Project No.

N.T.S MA3024

Date Appendix E



APPENDIX F 24-HOUR TSP MONITORING RESULTS AND GRAPHICAL PRESENTATION

Appendix F - 24-hour TSP Monitoring Results

Location AM1 - Po Leung Kuk Choi Kai Yau School

Date	Weather	Filter W	eight (g)	Flow Rate	(m³/min.)	Elaps	se Time	Air	Atmospheric	Particulate	Av. flow	Total vol.	Sampling	Conc.
	Condition	Initial	Final	Initial	Final	Initial	Final	Temp. (K)	Pressure(Pa)	weight(g)	(m ³ /min)	(m ³)	Time(hrs.)	(µg/m ³)
3-Jan-06	Cloudy	2.9029	3.0641	1.21	1.21	3640.0	3664.0	296.4	761.1	0.1612	1.21	1744.2	24.0	92.4
9-Jan-06	Cloudy	2.8700	3.0816	1.25	1.25	3666.0	3690.0	283.9	769.5	0.2116	1.25	1792.8	24.0	118.0
14-Jan-06	Sunny	2.8761	3.0481	1.22	1.22	3693.0	3717.0	292.5	764.0	0.1720	1.22	1760.8	24.0	97.7
20-Jan-06	Cloudy	2.8901	2.9246	1.23	1.23	3720.0	3744.0	289.1	762.4	0.0345	1.23	1767.9	24.0	19.5
26-Jan-06	Cloudy	2.8435	2.9144	1.24	1.24	3746.0	3770.0	285.9	770.8	0.0709	1.24	1787.9	24.0	39.7
													Min	19.5
													Max	118.0
													Average	73.5


Location AM 3 - Garden Villa


Date	Weather	Filter W	eight (g)	Flow Rate	e (m³/min.)	Elaps	se Time	Air	Atmospheric	Particulate	Av. flow	Total vol.	Sampling	Conc.
	Condition	Initial	Final	Initial	Final	Initial	Final	Temp. (K)	Pressure(Pa)	weight(g)	(m ³ /min)	(m ³)	Time(hrs.)	(µg/m ³)
3-Jan-06	Cloudy	2.8792	3.0584	1.19	1.19	3986.1	4010.1	296.6	760.9	0.1792	1.19	1717.3	24.0	104.4
9-Jan-06	Cloudy	2.8718	3.1321	1.23	1.23	4012.1	4036.1	283.9	769.5	0.2603	1.23	1765.6	24.0	147.4
14-Jan-06	Cloudy	2.8863	3.1025	1.20	1.20	4039.1	4063.1	291.2	763.1	0.2162	1.20	1735.7	24.0	124.6
20-Jan-06	Rainy	2.8814	2.9553	1.21	1.21	4066.1	4090.1	289.1	762.4	0.0739	1.21	1741.3	24.0	42.4
26-Jan-06	Cloudy	2.8830	3.0879	1.22	1.22	4092.1	4116.1	285.9	770.8	0.2049	1.22	1760.8	24.0	116.4
													Min	42.4
													Max	147.4
													Average	107.0

Location AM 4 - Government Quarters

Date	Weather	Filter W	eight (g)	Flow Rate	(m³/min.)	Elaps	se Time	Air	Atmospheric	Particulate	Av. flow	Total vol.	Sampling	Conc.
	Condition	Initial	Final	Initial	Final	Initial	Final	Temp. (K)	Pressure(Pa)	weight(g)	(m ³ /min)	(m ³)	Time(hrs.)	(µg/m ³)
3-Jan-06	Cloudy	2.8512	3.0022	1.21	1.21	3598.8	3622.8	296.6	760.9	0.1510	1.21	1743.9	24.0	86.6
9-Jan-06	Cloudy	2.8519	3.0636	1.25	1.25	3624.8	3648.8	283.9	769.5	0.2117	1.25	1796.5	24.0	117.8
14-Jan-06	Sunny	2.8513	2.9549	1.22	1.22	3651.8	3675.8	292.5	764.0	0.1036	1.22	1760.9	24.0	58.8
20-Jan-06	Cloudy	2.8525	2.8855	1.23	1.23	3678.8	3702.8	289.1	762.4	0.0330	1.23	1770.0	24.0	18.6
26-Jan-06	Cloudy	2.8675	3.0282	1.24	1.24	3704.8	3728.8	285.9	770.8	0.1607	1.24	1791.3	24.0	89.7
													Min	18.6
													Max	117.8
													Average	74.3

24-hr TSP Levels





Route 8 (previously known as Route 9) between Cheung Sha Wan & Sha Tin Contract HY/2003/02 - Eagle's Nest Tunnel and Associated Works Graphical Presentation of 24-hour TSP Impact Monitoring

Results


Title

N.T.S Project
No. MA3024

Date Appendix F



24-hr TSP Levels



Title

Route 8 (previously known as Route 9) between Cheung Sha Wan & Sha Tin Contract HY/2003/02 - Eagle's Nest Tunnel and Associated Works

Graphical Presentation of 24-hour TSP Impact Monitoring Results

Scale Project No.

N.T.S MA3024

Appendix

Jan 06 F



APPENDIX G NOISE MONITORING RESULTS AND GRAPHICAL PRESENTATION

Appendix G - Noise Monitoring Results

Location NM	1 - Po Le	ung Kuk Ch	oi Kai Y	au Scho	ol	
Date	Time	Weather		(A) (30- red Nois		Remarks
			L _{eq}	L ₁₀	L 90	
6-Jan-06	14:30	Fine	64.0	67.5	61.0	
12-Jan-06	10:10	Sunny	63.5	65.5	58.0	
19-Jan-06	13:50	Cloudy	68.7	72.0	63.0	-
27-Jan-06	15:30	Cloudy	63.5	65.5	59.0	

Location NM	5 - Villa	Carlton						
						Unit: dB (A) (30-	-min)	
Date	Time	Weather	Measu	red Nois	e Level	Baseline Level	Construction Noise Level	Remarks
			L _{eq}	L ₁₀	L 90	L _{eq}	L _{eq}	
6-Jan-06	16:10	Fine	76.9	80.0	74.5		76.9, Measured ≤ Baseline	The major naige source
12-Jan-06	13:10	Sunny	74.7	76.5	66.5	77.1	1 // / Massirad < Rasalina	The major noise source was identified as traffic
19-Jan-06	13:00	Cloudy	77.6	83.0	68.5	17.1	68 U	noise from Tai Po Road.
27-Jan-06	17:00	Cloudy	74.5	76.5	70.0		74.5, Measured ≤ Baseline	noise nom rai Fo Road.

Location NM	6 - Gove	rnment Qua	rters			
Date	Time	Weather		(A) (30-i red Nois		Remarks
			L _{eq}	L ₁₀	L 90	
6-Jan-06	15:15	Fine	67.6	71.0	65.5	
12-Jan-06	11:00	Sunny	60.4	62.1	57.5	_
19-Jan-06	14:30	Cloudy	65.0	65.5	61.0	-
27-Jan-06	16:10	Cloudy	64.2	66.0	60.0	

Location NM	7 - Gard	en Vilia						
						Unit: dB (A) (30-	min)	
Date	Time	Weather	Measu	red Nois	e Level	Construction Noise Level	Remarks	
			L _{eq}	L ₁₀	L 90	L _{eq}	L _{eq}	
6-Jan-06	15:45	Cloudy	69.2	71.0	64.0		68.8	
12-Jan-06	9:00	Cloudy	66.6	69.0	63.0	59.0	65.8	
19-Jan-06	9:00	Cloudy	69.2	71.5	64.5	39.0	68.8	-
27-Jan-06	9:00	Cloudy	68.8	70.5	63.5	68.3		

[#] Construction Noise Level (Leq) = Measured Noise Level (Leq) - Baseline Noise Level (Leq)

Appendix G - Noise Monitoring Results

Restricted Hours - 19:00 to 23:00 on normal weekdays

Location NM	5 - Villa	Carlton							
Dete	T:	\\/a=4b==		dB	(A) (5-m	iin)	Baseline Level	Construction Noise Level	
Date	Time	Weather	L _{eq}	L ₁₀	L 90	Average L _{eq}	L _{eq}	L _{eq}	Remarks
	19:05		73.1	76.5	70.0				
6-Jan-06	19:10	Cloudy	73.3	76.5	70.0	73.2		73.2, Measured ≤ Baseline	
	19:15		73.1	76.5	70.0				
	19:15		74.4	77.0	71.0				
12-Jan-06	19:20	Cloudy	74.7	77.5	71.0	74.6		74.6, Measured ≤ Baseline	The major naine course
	19:25		74.8	77.5	71.0		75.8		The major noise source was identified as traffic
	19:00		75.3	78.0	72.0		75.6		noise from Tai Po Road.
19-Jan-06	19:05	Cloudy	75.3	78.0	72.0	75.2		75.2, Measured ≤ Baseline	noise noin rai Fo Road.
	19:10		74.9	77.5	71.5				
	19:00		74.8	77.0	70.0				
27-Jan-06	19:05	Fine	74.3	77.0	70.0	74.5		74.5, Measured ≤ Baseline	
	19:10		74.4	77.0	70.0				

Location NM	Location NM6 - Government Quarters									
Date	Time	Weather	dB (A) (5-min)				Baseline Level	Construction Noise Level		
			L _{eq}	L ₁₀	L 90	Average L _{eq}	L _{eq}	L _{eq}	Remarks	
6-Jan-06	19:45	Cloudy	55.7	57.5	51.0	55.8	56.1	55.8, Measured ≤ Baseline		
	19:50		55.7	57.5	51.0					
	19:55		56.1	58.0	51.5					
12-Jan-06	19:50	Cloudy	54.3	57.5	51.0	54.7		54.7, Measured ≤ Baseline		
	19:55		54.4	57.5	51.0					
	20:00		55.3	58.0	51.5				_	
19-Jan-06	19:30	Cloudy	55.2	58.5	51.0	55.6		55.6, Measured ≤ Baseline	_	
	19:35		55.7	58.5	51.0					
	19:40		55.9	59.0	51.0					
27-Jan-06	19:50	Fine	55.8	58.0	51.0	55.5		55.5, Measured ≤ Baseline		
	19:55		55.7	58.0	51.0					
	20:00		54.9	57.0	50.5					

Location NM7 - Garden Villa										
Date	Time	Weather	dB (A) (5-min)				Baseline Level	Construction Noise Level		
			L _{eq}	L ₁₀	L 90	Average L _{eq}	L _{eq}	L _{eq}	Remarks	
6-Jan-06	19:45	Cloudy	59.3	61.5	53.5	59.3	58.3	52.4	The major noise source was identified as traffic noise from Tai Po Road.	
	19:50		58.6	60.5	53.5					
	19:55		60.0	62.0	54.0					
12-Jan-06	19:15	Cloudy	58.3	60.5	51.5	58.5				
	19:20		58.7	61.0	51.5					
	19:25		58.6	60.5	52.0					
19-Jan-06	19:00	Cloudy	58.5	60.5	53.5	58.8		49.2		
	19:05		58.8	60.0	54.0					
	19:10		59.1	60.5	54.0					
27-Jan-06	19:05	10 Cloudy	58.7	61.0	54.5	58.9		50.0		
	19:10		58.8	60.5	54.5					
	19:15		59.3	60.5	54.0					

[#] Construction Noise Level (Leq) = Measured Noise Level (Leq) - Baseline Noise Level (Leq)

^{*}Bolded value indicated limit level exceedance

Appendix G - Noise Monitoring Results

Restricted Hours - 23:00 to 07:00 on normal weekdays


Location NM5 - Villa Carlton									
Dete	T:	\\/4b		dB (A) (5-min) Baseline Level		Construction Noise Level			
Date	Time	Weather	L _{eq}	L ₁₀	L 90	Average L _{eq}	L _{eq}	L _{eq}	Remarks
	23:00		73.1	77.5	71.0				
6-Jan-06	23:05	Cloudy	72.7	77.0	71.0	72.9		72.9, Measured ≤ Baseline	
	23:10		72.8	77.0	71.0				
	23:05		73.8	78.0	70.0				
12-Jan-06	23:10	Cloudy	73.9	78.0	70.0	74.0	74.0	74.0, Measured ≤ Baseline	The major noise source
	23:15		74.2	78.0	71.0		74.3		as identified as traffic
	23:00		73.8	78.0	70.0		74.5		noise from Tai Po Road.
19-Jan-06	23:05	Cloudy	74.0	78.0	70.0	73.9		73.9, Measured ≤ Baseline	noise nom rain o road.
	23:10		74.0	78.0	70.0				
	23:00		73.8	76.5	69.5				
27-Jan-06	23:05	Fine	73.9	76.5	69.5	74.0		74.0, Measured ≤ Baseline	
	23:10		74.2	77.0	70.0				


Dete	T:	\\/ +		dB	(A) (5-m	in)	Baseline Level	Construction Noise Level			
Date	Time	Weather	L _{eq}	L ₁₀	L 90	Average L _{eq}	L _{eq}	L _{eq}	Remarks		
	23:25		51.3	55.0	49.5						
6-Jan-06	23:30	Cloudy	51.7	55.0	49.5	51.7		51.7, Measured ≤ Baseline			
	23:35		52.0	55.0	50.0						
	23:35		51.9	55.5	49.5		1				
12-Jan-06	23:40	Cloudy	52.0	56.0	49.5	52.0	52.0 52.0, Measured ≤ Baseline	52.0, Measured ≤ Baseline			
	23:45		52.0	56.0	49.5		52.8				
	23:27		52.1 51.7	52.1 56.0 50.0			_				
19-Jan-06	23:32	Cloudy		55.5	50.0	51.9		51.9, Measured ≤ Baseline			
	23:37		51.8	55.5	50.0						
-	23:25		51.7	55.5	49.0						
27-Jan-06	23:30	Fine	51.8	55.5	49.0	51.9		51.9, Measured ≤ Baseline			
	23:35		52.3	56.0	49.5						


Location NM7 - Garden Villa									
Dete	T:	\\/a=4b==		dB	(A) (5-m	iin)	Baseline Level	Construction Noise Level	
Date	Time	Weather	L _{eq}	L ₁₀	L 90	Average L _{eq}	L _{eq}	L _{eq}	Remarks
	23:50		54.9	57.0	51.0				
6-Jan-06	23:55	Cloudy	55.0	57.0	51.5	55.0		55.0, Measured ≤ Baseline	
	0:00		55.0	57.0	51.5				
	23:55		55.4	58.0	51.0				
12-Jan-06	0:00	Cloudy	55.6	58.5	51.0	55.5		55.5, Measured ≤ Baseline	The major noise source
	0:05		55.6	58.5	51.5		56.5		was identified as traffic
	23:55		55.8	59.0	52.0		30.5		noise from Tai Po Road.
19-Jan-06	0:00	Cloudy	56.1	59.0	52.0	55.9		55.9, Measured ≤ Baseline	noise nom ram o read.
	0:05		55.9	59.0	52.0				
	23:50		55.7	58.0	51.0				
27-Jan-06	23:55	Fine	55.7	58.0	51.0	55.8		55.8, Measured ≤ Baseline	
	0:00		56.1	58.5	51.5				

[#] Construction Noise Level (Leq) = Measured Noise Level (Leq) - Baseline Noise Level (Leq)

^{*}Bolded value indicated limit level exceedance







* Construction Noise Level = Measured Noise Level - Baseline Level (If the measured noise level is lower than the baseline level, the construction noise level will be taken as the meaured one)


Route 8 (previously known as Route 9) between Cheung Sha Wan & Sha Tin Contract HY/2003/02 - Eagle's Nest Tunnel and Associated Works

Graphical Presentation of Construction Noise Monitoring Results

•	COHSU	action nois	c icvci will be take
	Scale		Project
		N.T.S	No. MA3024
	Date	Jan 06	Appendix G



Noise Levels




Title
Route 8 (previously known as Route 9) between Cheung Sha Wan & Sha Tin
Contract HY/2003/02 - Eagle's Nest Tunnel and Associated Works

Graphical Presentation of Construction Noise Monitoring Results


;	construction noise level will be taker					
	Scale		Project			
		N.T.S	No. MA3024			
	Date	Jan 06	Appendix G			
		Jan 00	G			





^{*} Construction Noise Level = Measured Noise Level - Baseline Level (If the measured noise level is lower than the baseline level, the construction noise level will be taken as the measured one)



Restricted Hours (23:00 to 07:00) - Noise Levels







* Construction Noise Level = Measured Noise Level - Baseline Level (If the measured noise level is lower than the baseline level, the construction noise level will be taken as the measured one)

Title
Route 8 (previously known as Route 9) between Cheung Sha Wan & Sha Tin
Contract HY/2003/02 - Eagle's Nest Tunnel and Associated Works

Graphical Presentation of Construction Noise Monitoring

Results

Scale		Project	
	N.T.S	No. MA3024	4
Date		Appendix	
	Jan 06	G	



APPENDIX H SUMMARY OF EXCEEDANCE

Summary of Exceedance Recorded in the Reporting Month

- a) Exceedance Reports for 1-hr TSP (NIL)
- b) Exceedance Reports for 24-hr TSP (NIL)
- c) Exceedance Reports for Construction Noise
 - One Action Level exceedance was recorded due to a complaint received on 4 January 2006.
 - No Limit Level exceedance was recorded.

APPENDIX I SITE AUDIT SUMMARY

Weekly Site Inspection Record Summary

Inspection Information

Checklist Reference Number	60104-ENT
Date	4 January 2006 (Wed)
Time	1330 – 1600

Ref. No.	Non-Compliance	Related Item No.	
-	None identified	-	

Ref. No.	Remarks/Observations	Related Item No.
	A. Water Quality No environmental deficiency was identified during the site inspection.	
60104E-01	B. Air Quality Fugitive dust emission was observed from soil nailing work at BVS2. The Contractor was reminded to provide proper cover and sufficient water spray for the works. Immediate action was taken by the Contractor to rectify the problem.	C2
60104E-02	Dark smoke was emitted from an air compressor at BVS2. The Contractor was reminded to ensure proper maintenance for the equipment used on site.	C15
	C. Noise No environmental deficiency was identified during the site inspection.	
60104E-03	 D. Waste / Chemical Management An oil drum was placed on bare ground besides the air compressor at BVS2. A drip tray should be provided for the drum. 	E3i
60104E-04	Refuse was found scattering on site behind the container barrier and in the sand trap at Ventilation Adit.	E1iii & E24
	E. Permit / LicensesNo environmental deficiency was identified during the site inspection.	
	 F. Others The deficiencies identified during last audit (ref. 51229-ENT) on 29 December 2005 were rectified by the Contractor. 	

	Name	Signature	Date
Recorded by	KK Chan	14_	5 January 2006
Checked by	Jesse Yuen	4/200	5 January 2006

CINOTECH MA3024 60104_ENT

Weekly Site Inspection Record Summary

Inspection Information

Checklist Reference Number	60111-ENT
Date	11 January 2006 (Wed)
Time	1330 – 1600

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-

Ref. No.	Remarks/Observations	Related Item No.
	 A. Water Quality No environmental deficiency was identified during the site inspection. 	
60111E-01	B. Air Quality Following up last site audit, dark smoke was still emitted from an air compressor at BVS2. The Contractor was reminded to ensure proper maintenance for the equipment used on site.	I 2
	C. NoiseNo environmental deficiency was identified during the site inspection.	
60111E-02	 D. Waste / Chemical Management A hole was observed on the drip tray at Portion D3. The contractor was reminded to block the hole to prevent oil dripping on the ground. 	E 3i
60111E-03	 Oil stain was observed beside drip tray near sub-contractor office at Toll Plaza. The contractor was reminded to collect the stained soil. E. Permit / Licenses No environmental deficiency was identified during the site inspection. 	E 12
	F. Others • The deficiencies identified during last audit (ref. 60104-ENT) on 4 January 2006 were rectified by the Contractor.	

	Name	Signature /	Date
Recorded by	CM Cheung	MAN	13 January 2006
Checked by	KK Chan	1//	13 January 2006

CINOTECH MA3024 60111_ENT

Weekly Site Inspection Record Summary

Inspection Information

Checklist Reference Number	60119-ENT
Date	19 January 2006 (Thr)
Time	0920 – 1115

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-

Ref. No.	Remarks/Observations	Related Item No.
	A. Water Quality	
	No environmental deficiency was identified during the site inspection.	
	B. Air Quality No environmental deficiency was identified during the site inspection. C. Noise	
	• No environmental deficiency was identified during the site inspection.	
60119E-01	 D. Waste / Chemical Management Oil drum was placed on the bare ground at Ventilation Adit. The contractor was reminded to provide a drip tray for the oil drum. 	E 3i
	E. Permit / Licenses	
	• No environmental deficiency was identified during the site inspection.	
	F. Others • The deficiencies identified during last audit (ref. 60111-ENT) on 11 January 2006 were rectified by the Contractor.	

	Name	Signature	Date
Recorded by	CM Cheung	MAN,	19 January 2006
Checked by	KK Chan	16	19 January 2006

CINOTECH MA3024 60119_ENT

Weekly Site Inspection Record Summary

Inspection Information

Checklist Reference Number	60125-ENT
Date	25 January 2006 (Wed
Time	1330 – 1600

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-

Ref. No.	Remarks/Observations	Related Item No.
	A. Water Quality	
	No environmental deficiency was identified during the site inspection.	
	B. Air Quality	
	No environmental deficiency was identified during the site inspection.	
	C. Noise	
	No environmental deficiency was identified during the site inspection.	
	D. Waste / Chemical Management	
60125E-02	• Oil drum was placed on the bare ground near the Air Compressor at BVS-2.	E 3i
	The contractor was reminded to provide a drip tray for the oil drum.	
		F.4
60125E-03	Refuse was found scattering on site near aqur-sed at South Portal. The	E 1
	Contractor was reminded to clean the refuse.	
	E. Permit / Licenses	
60125e-01	Noise label of Air Compressor was found missing at BVS-2. The Contractor	D 9
	was reminded to provide a label for the compressor.	
	F. Others	
	• The deficiencies identified during last audit (ref. 60119-ENT) on 19 January	
	2006 were rectified by the Contractor.	

	Name	Signature	Date
Recorded by	CM Cheung	MAN	25 January 2006
Checked by	KK Chan		25 January 2006

CINOTECH MA3024 60125_ENT

APPENDIX J EVENT ACTION PLANS

Appendix J - Event Action Plans

Event/Action Plan for Air Quality

EVENT	ACTION						
EVENT	ET	IEC	ER	Contractor			
ACTION LEVEL	CTION LEVEL						
1. Exceedance for one	1. Identify source	1. Check monitoring data submitted by ET	1. Notify Contractor	Rectify any unacceptable practice			
sample	2. Inform ER & IEC	2. Check Contractor's working methods	2. Check monitoring data and Contractor's	2. Amend working methods if			
	3. Repeat measurement to confirm finding		working methods	appropriate			
	4. Increase monitoring frequency to daily						
2. Exceedance for two or	1. Identify source	1. Checking monitoring data submitted by	1. Confirm receipt of notification of failure	Submit proposals for remedial			
more consecutive samples	2. Inform ER & IEC	ET	in writing	actions to ER within 3 working days			
	3. Repeat measurement to confirm findings	2. Check Contractor's working methods	2. Notify Contractor	of notification			
	4. Increase monitoring frequency to daily	3. Discuss with ET and Contractor on	3. Check Contractor's working methods	2. Implement the agreed proposals			
	5. Discuss with ER & for remedial actions	possible remedial measure	4. Discuss with ET, IEC and Contractor on	3. Amend proposal if appropriate			
	required	4. Advise the ER & ET on the	proposed remedial actions				
	6. If exceedance continues, arrange	effectiveness of the proposed remedial	5. Ensure remedial actions properly				
	meeting with ER & IEC	measures	implemented				
	7. If exceedance stops, cease additional	5. Supervise the implementation of the					
	monitoring	remedial measures					
LIMIT LEVEL							
1. Exceedance for one	1. Identify source	1. Checking monitoring data submitted by	1. Confirm receipt of notification of failure	1. Take immediate action to avoid			
sample	2. Inform ER & IEC and EPD	ET	in writing	further exceedance			
	3. Repeat measurement to confirm finding	2. Check Contractor's working methods	2. Notify Contractor	2. Submit proposals for remedial			
	4. Increase monitoring frequency to daily	3. Discuss with ET and Contractor on	3. Check Contractor's working methods	actions to ER within 3 working days			
	5. Assess effectiveness of Contractor's	possible remedial measure	4. Discuss with ET, IEC and Contractor on	of notification			

EVENT	ACTION			
EVENI	ET	IEC	ER	Contractor
	remedial actions and keep EPD and ER &	4. Advise the ER & ET on the	proposed remedial actions	3. Implement the agreed proposals
	IEC informed of the results	effectiveness of the proposed remedial	5. Ensure remedial actions properly	4. Amend proposal if appropriate
		measures	implemented	
		5. Supervise the implementation of the		
		remedial measures		
2. Exceedance for two or	1. Identify source	1. Checking monitoring data submitted by	1. Confirm receipt of notification of failure	1. Take immediate action to avoid
more consecutive samples	2. Inform ER, IEC, Contractor and EPD	ET	in writing	further exceedance
	the cause & actions taken for the	2. Discuss amongst ER, ET and Contractor	2. Notify Contractor	2. Submit proposals for remedial
	exceedances	on possible remedial measures	3. Carry out analysis of Contractor's	actions to IEC, ER within 3 working
	3. Repeat measurement to confirm findings	3. Review Contractor's remedial measures	working procedures to determine possible	days of notification
	4. Increase monitoring frequency to daily	whenever necessary to ensure their	mitigation to be implemented	3. Implement the agreed proposals
	5. Investigate the causes of exceedance	effectiveness and advise the ER	4. Discuss amongst ET, IEC and the	4. Resubmit proposals if problem
	6. Carry out analysis of contractor's	accordingly	Contractor on proposed remedial actions	still not under control
	working procedures to determine possible	4. Supervise the implementation of the	5. In consultation with IEC, agree with the	5. Stop the relevant portion of works
	mitigation to be implemented.	remedial measures	contractor remedial measures to be	as determined by the ER until the
	7. Arrange meeting with EPD, IEC and ER		implemented	exceedance is abated
	to discuss the remedial actions to be taken		6. Ensure remedial measure are properly	
	8. Assess effectiveness of Contractor's		implemented	
	remedial actions and keep EPD and ER &		7. If exceedance continues, consider what	
	IEC informed of the results		portion of the work is responsible and	
	9. If exceedance stops, cease additional		instruct the Contractor to stop that portion	
	monitoring		of work until the exceedance is abated	

Event/Action Plan for Construction Noise

Exceedance		ACTIO	N	
Exceedance	ET	.IEC	ER	Contractor
Action Level	1. Discuss with the IEC and ER and seek to	1. Review the analyzed results submitted	1. Confirm receipt of notification of	Submit proposals for remedial
	identify potential noise source	by the ET	complaint and notify Contractor	actions to ER within three working
			immediately	days of notification
	2. Undertake noise measurement to	2. Review the proposed remedial measures	2. Check monitoring data trends and	2. Amend proposals if required by
	confirm the validity of complaint	by the Contractor and advise the ER & ET	Contractor's working methods	the Engineer
		accordingly		
	3. Inform ER&IEC in writing	3. Supervise the implementation of	3. Remind the Contractor of his contractual	3. Implement the remedial actions
	Discuss remedial actions required with	remedial measures	obligations and discuss with ET, IEC and	immediately upon instruction
	ER&IEC if an exceedance is recorded		Contractor on proposed remedial actions	
	4. Increase monitoring frequency to		4. Assess the efficacy of remedial actions	4. Liaise with the ER to optimize the
	demonstrate efficacy of remedial measures		and keep the Contractor informed	effectiveness of the agreed
				mitigation
	5. If exceedance continues, meet with		5. Inform complainant of actions taken	5. Amend proposal if appropriate
	ER&IEC to review implementation of			
	appropriate mitigation measures.			
	6. If exceedance stops, cease additional			
	monitoring			

F		ACTIO	N	
Exceedance	ET	IEC	ER	Contractor
Limit Level	Repeat measurement to confirm findings	1. Check monitoring data submitted by ET	1. Confirm receipt of notification of	1. Take immediate action to avoid
			exceedance and notify Contractor	further exceedance
	2. Investigate the cause of the exceedance	2. Review Contractor's remedial actions to	2. Check monitoring data trends and	2. Submit proposals for remedial
	and identify the main source(s) of impact	assure their effectiveness and advise the	Contractor's working methods	actions to ER immediately not more
		ER &ET accordingly		than 3 working days of notification
	3. Inform ER&IEC and EPD in writing	3. Supervise the implementation of the	3. Discuss with ET, IEC and Contractor on	3. Amend proposals if required by
		remedial measures	proposed remedial actions to be	the ER
			implemented	
	4. Discuss remedial actions required with		4. Assess the efficacy of remedial actions	4. Implement remedial actions
	ER&IEC		and keep the Contractor informed	immediately upon instruction
	5. Increase monitoring frequency to		5. If exceedance continuous, consider what	5. Liaise with the ER to optimize the
	demonstrate efficacy of remedial measures		portion of the work is responsible and	effectiveness of the agreed
			instruct the Contractor to stop that portion	mitigation
			of work until the exceedance is aborted	
	6. Assess efficacy of remedial actions and			6. Resubmit proposals if problem
	keep ER & IEC informed of the results			still not under control
	7. If exceedance continues, meet with			7. Stop the relevant portion of works
	ER&IEC to identify appropriate mitigation			as determined by the ER until the
	measures			exceedance is aborted
	8. If exceedance stops, cease additional			
	monitoring			

APPENDIX K ENVIRONMENTAL MITIGATION IMPLEMENTATION SCHEDULE (EMIS)

Appendix K - Summary of Environmental Mitigation Implementation Schedule

Types of Impacts	Mitigation Measures	Status
	 Any stockpile of dusty materials or stockpile of dusty material should be covered entirely by impervious sheeting or sprayed with water so as to maintain the entire surface wet. 	^
	 A stockpile of dusty materials should not extend beyond the pedestrian barriers, fencing or traffic cones. 	^
	Vehicle washing facilities should be provided at every exit point.	٨
	• The area where vehicle washing takes place and the section of the road between the washing facilities and the exit point should be paved with concrete, bituminous materials or hardcores.	۸
	• Where a site boundary adjoins a road, street, service lane or other area accessible to the public, hoarding of not less than 2.4m high from ground level should be provided along the entire length of that portion of the site boundary except for a site entrance or exit.	^
Construction Dust	• Every main haul road should be sprayed with water or a dust suppression chemical so as to maintain the entire road surface wet.	٨
Dust	• The portion of any road leading only to a construction site that is within 30m of a discernible or designated vehicle entrance or exit should be kept clear of dusty materials.	^
	• Any stockpile of dusty materials should be either covered entirely be impervious sheeting, placed in an area sheltered on the top and the 3 sides or sprayed with water or a dust suppression chemical so as to maintain the entire surface wet.	٨
	 All dusty materials should be sprayed with water or a dust suppression chemical immediately prior to any loading, unloading or transfer operation so as to maintain the dusty materials wet. 	٨
	 Every vehicle should be washed to remove any dusty materials from its body and wheels immediately before leaving a construction site. 	٨
	• The working area of any excavation should be sprayed with water or a dust suppression chemical immediately before, during and immediately after the operation so as to maintain the entire surface wet.	٨
Construction Noise	 Only well-maintained plant should be operated on –site and plant should be serviced regularly during the construction works. 	٨
	• Machines and plant that may be in intermittent use should be shut down between work periods or should be throttled down to a minimum.	٨
	 Plant know to emit noise strongly in one direction, should where possible, be orientated to direct noise away from the NSRS. 	٨
	Mobile plant should be sited as far away from NSRs as possible.	^
	 Material stockpiles and other structures should be effectively utilised, where practicable, to screen noise from on-site construction activities. 	^
	Use quite plant and Working Method	^
	Reduce the number of plant operating in critical areas close NSRs.	^

Types of Impacts	Mitigation Measures	Status
	Construct temporary and movable noise barriers	^
Water Quality	Construction Runoff and Drainage	
	 Use of sediment traps and the adequate maintenance of drainage systems to prevent flooding and overflow. 	^
	Boundaries of critical areas of earthworks should be marked and surrounded by dykes or embankments for flood protection. Temporary ditches should be provided to facilities runoff discharge into the appropriate watercourses, via a silt retention pond. Permanent drainage channels should incorporate sediment basins or traps and baffles to enhance deposition rates.	^
	 All temporary and permanent drainage pipes and culverts provided to facilitate runoff discharge should be adequately designed for the controlled release of storm flows. All sediment traps should be regularly cleaned and maintained. The temporarily diverted drainage should be reinstated to its original condition when the construction works has finished or the temporary diversion is no longer required 	^
	 Sand silt in the wash water from the wheel washing facilities, which ensure no earth, mud and debris is deposited on roads, should be settled out the removed before discharging into storm drains. A section of the road between the wheel washing bay and the public road should be paved with backfill to prevent wash water or other site runoff form entering public road drains. 	^
	 Oil interceptors should be provided in the drainage system and regularly emptied to prevent the release of oils and grease into the storm water drainage system after accidental spillage. The interceptor should have a bypass to prevent flushing during periods of heavy rain. 	^
	 Catchpits and perimeter channels shall be constructed in advance of site formation works and earthworks. 	^
	• Silt removal facilities, channels and manholes shall be suitably maintained with the deposited silt and grit being removed at least once a week, and at the onset of and after each rainstorm to ensure that these facilities are functioning properly at all times.	^
	 Earthworks final surfaces shall be well compacted and the subsequent permanent work or surface protection shall be carried out immediately after the final surfaces are formed to prevent erosion caused by rainstorms. Appropriate intercepting channels shall be provided along the site boundary or at the locations agreed with the ET Leader. Rainwater pumped out from trenches or foundation excavations shall be discharged into silt removal facilities before discharge into storm drains. 	^
	 All generators, fuel and oil storage shall be within bunded areas. Drainage from the areas shall be connected to storm drains via a petrol interceptor. 	۸
	Tunnelling Work	
	 Temporary open storage of excavated materials should be covered with tarpaulin or similar fabric during rainstorms. Any washout of construction or excavated materials form the drill and blast tunnelling work should be diverted to the drainage system via appropriate sediment traps. 	^
	 Ground water pumped out of tunnels should be discharged into the drainage channels which incorporated sediment traps to enhance deposition rates and to remove silt. 	^

Types of Impacts	Mitigation Measures	Status
	• Spend grouts used in diaphragm wall construction should be collected in a separate slurry collection system, reconditioned and reused wherever practicable. The disposal of used grouting materials will only be permitted if it is treated to the TM standards before discharge to the storm drains or disposal to landfill.	N/A
	General Construction Activities	
	 Debris and rubbish on site should be collected, handled and disposed of properly to avoid entering the water column and cause water quality impacts. 	^
	• All fuel tanks and storage areas will be provided with locks and be located on sealed areas (within bunds of a capacity equal to 110% of the storage capacity of the largest tank or 20% by volume of the fuel stored in that areas, whichever in the greatest).	^
	Sewage Effluent	
	 Construction work force sewage discharges form fixed toilet facilities on-site should be connected to the nearby existing trunk sewer wherever feasible. However, for areas where existing trunk sewer is not available, it is recommended that appropriate and adequate on site portable chemical toilets should be provided by a licensed contractor who will be responsible for appropriate disposal and maintenance of these facilities. 	^
	• It is considered that sewage discharges could also be treated by on-site septic tanks and soakaway. Minimum clearance away form streams and catchments and other requirements for the proposed septic tank and soakaway should be referred to EPD's Practice Note for Professional Persons, Drainage Plans.	N/A
Waste	General	
	 Training and instruction shall be given at a site to construction staff to increase awareness and draw attention to waste management issues and the need to minimise waste generation. The training requirement shall be included in the site waste management plan. 	^
	Storage, Collection and Transportation of Waste	
	 Wastes shall be handled and stored in a manner to ensure that they are held securely without loss or leakage. 	^
	 Authorised or licensed waste hauliers shall be used and they shall only collect wastes prescribed by their permits. 	^
	Waste shall be removed on a daily basis.	^
	 Waste storage area shall be maintained and cleaned on a daily basis. 	^
	 Windblown litter and dust during transportation shall be minimised by either covering trucks or transporting wastes in enclosed containers. 	^
	 Obtain necessary waste disposal permits from the appropriate authorities if they are required. 	^
	 Wastes shall be disposed of at licensed waste disposal facilities. 	^
	 Develop procedure such as ticketing system to facilitate tracking of loads, particularly for chemical waste, and to ensure that illegal disposal of wastes does not occur. 	^
	 Maintain records of the quantities of wastes generated, recycled and disposed. 	^


Impacts	Mitigation Measures	Status
•	Surplus Excavated Materials	I.
	Due to the high risk of loose material being washed into the existing nullah, stockpile materials should be properly compacted and covered from water erosion and located at least 10m away from the nullah wall.	^
	Construction and Demolition (C&D) Waste	
	 Careful design, planning and good site management shall be adopted to minimise over-ordering and generation of waste materials such as concrete grouts. 	^
	• The handling and disposal of bentonite slurries shall be undertaken in accordance with Practice Note for Professional Persons – Construction Site Drainage (ProPECC PN 1/94) on construction site drainage.	N/A
	• Construction and demolition (C&D) material shall be segregated to inert and non-inert parts. The inert portion shall re-used at areas of reclamation or land formation, or to public filling area shall such allocation is deemed necessary. The non-inert portion shall be disposed of to landfill.	^
	Chemical Waste	
	• Chemical waste that is produce during construction shall be handled in accordance with the Code of Practice on the Packaging, Handling and Storage of Chemical Wastes.	^
	 Containers used for the storage of chemical wastes should: a. Be suitable for the substance they are holding, resistant to corrosion, maintained in a good condition, and securely closed; b. Have a capacity of less than 450 litres unless the specifications have been approved by the EPD; c. Display a label in English and Chinese in accordance with instructions prescribed in Schedule 2 of the Chemical Waste Regulations. 	^
	 The storage area for chemical wastes should: a. Be clearly labelled and used solely for the storage of chemical waste; b. Be enclosed on at least 3 sides; 	
	 c. Have an impermeable floor and bunding of capacity to accommodate 110% of the volume of the largest container or 20% by volume of the chemical waste stored in the area, whichever is largest; d. Have adequate ventilation; 	٨
	e. Be covered to prevent rainfall entering (water collected within the bund must be tested and disposed as chemical waste if necessary);f. Be arranged so that incompatible materials are adequately separated.	
	 Disposal of chemical waste shall be via a licensed waste collector; and to a facility licensed to receive chemical waste; or a reuser of the waste (under approval from EPD). 	^

Types of Impacts	Mitigation Measures	Status
	General Refuse	
	• General refuse generated on-site shall be stored in enclosed bins or compaction unit separate from C&D and chemical wastes. A reputable waste collector shall be employed by the contractor to remove general refuse from the site, separately from C&D and chemical wastes, on a daily for every second day basis to minimise odour, pest and litter impacts. The burning of refuse on construction sites is prohibited by law.	۸
	Reusable rather than disposable dishware shall be used if feasible.	^
	 A sediment barrier shall be erected to minimize stream sedimentation at downstream of the project boundary of the Toll Plaza. 	N/A
	 Conduct a tree survey before commencement of the construction work. 	^
Ecology	 All measures recommended in the approved landscape proposals under Condition 2.4 in EP above shall be fully implemented in accordance with the details and time schedule set out in the submission. 	N/A
	 Loss of the adjacent woodland due to temporary land take shall be returned to the original status immediately. Wild and uncontrolled fire shall be strictly prohibited 	N/A
	• Fences shall be erected along the boundary of the construction sites at the Toll Plaza before commencement of works, to prevent tipping, vehicle movements, and encroachment of personnel onto adjacent wooded areas.	N/A
	 Landscape mitigation measure 1 (LMM1) – Construction programming and management. The periphery of the works areas at street level shall be managed so that they do not appear cluttered, untidy and unattractive and inconvenient to pedestrians. For example, all hoarding shall be colorfully designed with interesting motifs demonstrating the work of Highways Department. Hoardings with bland colours shall be avoided. 	۸
Landscape and Visual Impact	• Landscape mitigation measure 2 (LMM2) – Advanced planting and erosion control works. Where possible, the transplantation of existing valuable trees, the stockpiling of topsoil, new planting and erosion control works shall be carried out as early as possible in the construction period instead of at the end. This will assist in maximizing the time for carrying out transplantation and new planting, resulting in a higher success rate for the survival of transplantation and new planting, resulting in a higher success rate for the survival of transplanted trees and the establishment of new screen trees. The stockpiling of topsoil will provide an abundant use of on-site material for growing media. During detailed design, the issue of stockpiling of topsoil in a manner that would avoid washing into the drainage scheme should be examined comprehensively.	۸
	Measurement of vibration would also be carried out on a need basis during the piling work	^

Remarks: \wedge N/A

Compliance of mitigation measure; Not Applicable; Non-compliance of mitigation measure; Non-compliance but rectified by the contractor X

APPENDIX L CONSTRUCTION PROGRAMME



Act.	Activity	Orig		Early					Variance	NOV 26		DEC 27		JAN 28		FE 2			IAR 30	APR 31		MAY
ID	Description	Dur	Start	Finish	Compl.	Compl.	Dur	Float	arly Finis	14 21 28	3 5	12 19 2	6 2 9	16	23 30	6 1	3 20 27	6 1	3 20 27	31 31 31 31	24 1	8
SEM IN	TERFACE WITH SHT & T3																					
	FULL ENCLOSURE																					
2473	Apprv.for Det.Engineering of Encl.Vent.Fans	12	07JUL04A	10FEB06	99	100	12	59	-633													
T2 LIND	ERPASS																					_
	Apprv.for Det.Engineering of T3 Underpass	12	07JUL04A	10FEB06	99	100	12	59	-633													
2401	Approximate Det. Engineering of 15 onderpass	'2	0730L04A	TOT LDOO	33	100	12	33	-033													
AI CHI	KOK VIADUCT																					
CONTR	ACT DEFINED DATES, STAGES & SECTIONS																					
	N ACCESS & VACATION																					
	Access to Portions - M1	0	28APR06		0	0	0	10	0												•	
									_												₩	
ACS_M2	Access to Portions - M2	0	28APR06		0	0	0	10	0												Ţ	
ACS M3	Access to Portions - M3	0	28APR06		0	0	0	212	0												\Diamond	
							_		_												Ŷ	
SUBMIT	TALS & APPROVALS																					
E&M E	QPT./MTRL.APPROVALS BY ENGINEER																					
8314	LCKVd-App.Enclosure Lgt sys (incl Excision NEs)	18	05AUG04A	07AUG06	80	100	156	-215	-275				+	_								
0210	LCKVd-App. Elect Power sys (incl Excision NEs)	10	07DEC04A	17FEB06	65	100	18	-95	-137													
0310	ECRVU-App. Elect Fower sys (Incl Excision NES)	10	07DEC04A	17FEB00	05	100	10	-95	-137								_					
PROCU	REMENT - MATERIAL																	-				
8320	LCKVd-Proc & Manuf. Elect Power sys (incl Excisi	180	20MAY05A	04SEP06	65	70	180	-95	-119				+	_								
	ACE MILESTONES																					
	DUCT NOISE ENCLOSURES 2&3 [CONTRACT]								-													
6734	LckVd-E&M Access for cabling to Noise Encl. 2&3	0	28APR06		0	0	0	120	0												₹	
6735	LckVd-E&M Access to Noise Encl. 2 & 3 Struct	0	28APR06		0	0	0	6	0												•	
																					Û	
LCK VIA	DUCT NOISE ENCLOSURE 1 (Sec 15, Excision)																					
8338	LckVd NE1 (Exc)-E&M Access for cabling frm E SPB	0	28APR06		0	0	0	126	0												\(\frac{1}{\text{L}}\)	
8339	LckVd NE1 (Exc) -E&M Access to N. Encl Struct	0	28APR06		0	0	0	60	0												\Diamond	
0000	ESING THE T (EXO) EXIM NOCESS TO THE ETICL OF GOT		20/11/100					00													Ý	
CONST	RUCTION WORKS																					
LCK VIA	DUCT NOISE ENCLOSURES 2&3 (Contract)																					
	LckVd NE2&3 & But'fly Valley-Elect Works 1st Fix	72	28APR06	25JUL06	0	0	72	6	0													
			1		1	1	1	1						- 1							_	_

Act.	Activity	Orig	Early	Early		DWP %				NOV 26		DEC 27		JAI 28		FEB 29		MAR 30		APR 31	MA
ID	Description	Dur	Start	Finish	Compl.	Compl.	Dur	rioat	any Finis	14 21 2	28 5	12 19	26 2	9 1	23 3	0 6 13	20 27	6 13 20	27 3	10 17 2	4 1 8
	RFLY VALLEY																				
ONTR	ACT KEY DATES & MILESTONES														l						
REA A	ACCESS & VACATION DATES														l						
VCT_X	Release of Portions - X	0		08APR06	0	100	0	768	-244						l					\Diamond	
															_						
ONST	RUCTION WORKS														l						
ARTH	WORKS & SLOPEWORKS														l						
SLOPE	SP-S2 & SP-S3														l						
	TABILISATION (SOIL NAILS,ROCK BOLTS ETC)																				
1110	SP-S2/S3 Inst.Soil Nails & Test (97nr.w/3rig)	18 0	8SEP05A	10MAR06	0	100	36	61	-479												
0700	OD 00/00 hardes as a disease at the second second	04	14144 000	0040000		400	0.4	400	470						l					8	
3798	SP-S2/S3 hydro-seeding & tensar mat	24 1	11MAR06	08APR06	0	100	24	188	-479						l				********	2	
SLOPE	I BV-S2							1													
	TION (SOFT & ROCK)														l						
	BV-S2/9 (South)Slope excvtn (rock & some soft)	83 0	5SEP05A	06FEB06	80	100	8	-134	-221												
															l						
2695	BV-S2/10 (South)Slope excvtn (rock & some soft)	22	20JAN06	22FEB06	0	100	22	-134	-202												
01 005 07	FARILIDATION (COLL MAIL O DOCK DOLTO ETC.)																				
	FABILISATION (SOIL NAILS,ROCK BOLTS ETC) BV-S2/9 Inst.Rock bolts&Test (4nr.w/1.rig) D6/8	5 0	1DEC05A	25JAN06	60	100	5	-134	-220												
2094	BV-32/9 Ilist. Nock bolts& rest (4III.W/ 1.IIg) Do/o	3 0	IDECOSA	255AN00	00	100	5	-134	-220		T	*******		**********							
3664	BV-S2/9 Row B2 Soil Nails & Test 38nr.w/1.rig	21 2	6DEC05A	07JAN06A	100	100	0		-189						l						
	J T														l						
2691	BV-S2/8 Inst.Rock bolts & Test (60nr.w/3.rig)	22 (07FEB06	03MAR06	0	100	22	194	-322						l						
															l	********					
2696	BV-S2/10 Row B3 Soil Nails & Test 39nr.w/2.rig	11	11FEB06	23FEB06	0	100	11	-134	-202						l						
HYDRO-S	 EEDING & TENSAR MAT				1	l .															
	BV-S2 Berm 8 hydro-seeding & tensar mat	12 2	0NOV05A	10FEB06	30	100	12	236	-206												
	, ,														l						
3811	BV-S2 Berm 9 hydro-seeding & tensar mat	12 (04MAR06	17MAR06	0	100	12	194	-222						l						
															l						
3812	BV-S2 Berm 10 hydro-seeding & tensar mat	12 1	18MAR06	31MAR06	0	100	12	194	-207						l			L			
SURFACE	 Edrainage				1	1	I				+				1						+
	BV-S2 Berm 7 Surface drainage	14 2	5APR05A	10FEB06	20	100	12	660	-315												
		-			1		-														
3695	BV-S2 Berm 8 Surface drainage	14 2	8NOV05A	10FEB06	50	100	12	196	-218		,										
					1																
3696	BV-S2 Berm 9 Surface drainage	14	11FEB06	27FEB06	0	100	14	196	-218												
2007	BV 52 Borm 10 Surface drains as	44	205552	1EMADO0		100	1.4	100	205												
3697	BV-S2 Berm 10 Surface drainage	14 2	28FEB06	15MAR06	0	100	14	196	-205		1				1		L K				

Act.	Activity	Orig	Early	Early	%	DWP %	Rem	Total	Variance	NOV		DEC		JAN	_	FEB	MAR	APR	MAY
ID	Description	Dur		Finish	Compl.	Compl.	Dur	Float	arly Finis	26 14 21 i	28 5	27 12 19 26	2 9	16 23	30	6 13 20 27	30 7 6 13 20 27	31 31 10 17 24	1 8 1
SLOPE BV-S3	B											10 10 10		1.0			12 12 12 12		
COMPACTED FIL																			
1987 BV-S	G3 Compact Fill to +56.0mPD ch.1+740 to 1+860	36	20JUN05A	10FEB06	80	100	12	-155	-346										
HYDRO-SEEDING	G & TENSAR MAT					<u>'</u>													
3806 BV-S	63 hydro-seeding & tensarmat to +41.0mPD	60	11FEB06	26APR06	0	100	60	152	-346										
3913 BV-S	33 hydro-seeding & tensarmat to +56.0mPD	24	27APR06	26MAY06	0	100	24	152	-309										
SURFACE DRAIN	NAGE					1	1												
1983 BV-S	33 Slope Surface Drainage +48.5mPD	50	09DEC05A	25JAN06	90	100	5	667	-277						ı				
1984 BV-S	S3 Slope Surface Drainage +56.0mPD	35	11FEB06	23MAR06	0	100	35	177	-284										
SLOPE BV-S4	1				1	1													
	SATION (SOIL NAILS,ROCK BOLTS ETC)																		
	64/4b Row A2/A3 Soil Nail & Test 28nr.w/2rig	13	11AUG05A	10FEB06	60	100	12	83	-505										
SLOPE FINISHES	5	- ' '			1	1	ļ												
1139 11NV	N&434 BV-S4/1-2-3bcd-4b Hydro-seed/Tensarmat	18	07FEB06	27FEB06	0	100	18	69	-426										
2380 BV-S	64/3a-4a & 5 hydro-seeding & tensarmat	12	28FEB06	13MAR06	0	100	12	69	-398										
SURFACE DRAIN	NAGE	'			1			' '											
3705 BV-S	54/3 Surface Drainage	8	17MAR05A	06FEB06	25	100	8	69	-512										
3706 BV-S	64/4 Surface Drainage	12	20DEC05A	17FEB06	0	100	18	83	-410										
SLOPE SP-S1	1					1													
SURFACE DRAIN																			
	11/4 Surface Drainage	7	06JUL04A	27JAN06	40	100	7	241	-443										
RC STRUCT	URES	,	·		1	1	ı	, ,											
RETAINING W																			
CONCRETE WOR																			
	R1(A) RC Base Slab ch.2+060	18	06JAN06A	10FEB06	20	100	12	-7	-207										
1147 BV-R	R1(B) RC Base Slab ch.2+070 to B1(BP wall)	18	13JAN06A	17FEB06	5	100	18	-13	-201						<u> </u>				
1146 BV-R	R1(A) RC Ret.Wall ch.2+060	18	20JAN06	17FEB06	0	100	18	5	-207										
1143 BV-R	R1(C) Pile Capping Beam	18	11FEB06	03MAR06	0	100	18	-7	-156								•		
1148 BV-R	R1(B) RC Ret.Wall ch.2+070 to B1(BP wall)	18	18FEB06	10MAR06	0	100	18	-13	-204								•		
1160 BV-R	R1(C) Extend BP Wall	18	04MAR06	24MAR06	0	100	18	-7	-156										

Act.	Activity	Orig	Early	Early		DWP %				NOV 26		DEC 27			AN !8		FEB 29		MAR 30		APR 31	MAY
ID	Description	Dur	Start	Finish	Compl.	Compl.	Dur	Float	arly Finis	14 21	28 5	12 19	9 26	2 9	16 23	30 6	13 20	27 6	13 20	27 3	10 17 24	1 8
	ON (SOFT & ROCK)	04	00 11 11 05 4	47EED00		400	40	054	050													
2700	BV-R1 Excavation (BV-S2/8 rock)	61	23JUL05A	17FEB06	0	100	18	654	-250		Τ				1	T						
FINISHES		l l					ļ															
	BV-R1(C) Wall Finishes to BP Wall	15	25MAR06	12APR06	0	100	15	89	-156													
1150	BV-R1 Wall finishes	60	13APR06	28JUN06	0		60	89	-156													
	NO WALL BY BO														_							
	NG WALL BV-R2 E WORKS																					
	BV-R2 (7) Capping Beam and wall	30	13DEC05A	25JAN06	60	100	5	92	-297													
1110	bv-112 (7) Capping Beam and waii	30	ISDEOUSA	200A1100	00	100	5	32	-231					'								
1117	BV-R2 (8) Capping Beam and wall	30	11MAR06	19APR06	0	100	30	61	-328													
	, , , , ,																					
BACKFILLI																			_			
1122	BV-R2(A&B) Granular Drain & Compacted Backfill	36	07APR05A	10MAR06	5	100	36	93	-226				********						_			
1126	BV-R2(C) Granular Drain & Compacted Backfill	6	20APR06	26APR06	0	100	6	111	0													٦
1126	BV-R2(C) Granular Drain & Compacted Backilli	0	ZUAPKUO	20APR00	0	100	0	' '	U													_
STEPPE	D CHANNEL & BOX CULVERT				1		Į															
	E WORKS																					
1911	Box culvert bays (32to43) ch.2+010 to 2+110	55	20SEP05A	27MAR06	50	100	50	-184	-251		+				_			+				
1161	Box culvert bays (44&45) ch.2+110 to 2+140	18 2	21NOV05A	25JAN06	80	100	5	12	-180		T											
INLET HE	IEADWALLS																					
	Inlet headwall @SP-S2/3	30	27JAN06	10MAR06	0	100	30	212	-461						П				٦			
07 10	milet fieddwdii @ Of O2/0		270/11100	101111111100		100	00	- ' -	401						_				_			
3796	Inlet headwall ch.1+810	66	11FEB06	04MAY06	0	100	66	170	-346													
3797	Inlet headwall ch.1+830	66	11FEB06	04MAY06	0	100	66	170	-346													
VSD W	DRKS																					
) MAIN DIVERSION																					
1929	Inst.900.dia pipe (incl.thrust blocks) westside	90	19JUL05A	21JAN06	99	100	2	-55	-336		T											
							_															
1174	Inst.DN900 pipe (incl.thrust blocks) to BV-S4	66 (01AUG05A	21JAN06	99	100	2	-55	-354		T											
2162	DN000 main clean/proceure toot & WSD approve	54	22JAN06	14FEB06	0	100	24	-67	-376													
3103	DN900 main clean/pressure test & WSD approve	54	ZZJANUO	14FEDU0	0	100	24	-67	-3/6													
1175	DN900 connection by WSD	12	15FEB06	26FEB06	0	100	12	-67	-442													
0				5. == 30																		
	DN900 WSD Diversion Implemented	0		26FEB06	0	100	0	-67	-388								•					
1176	2.1000 1.02 2.10101011 III.pio.iiioii.cu	-	l l		_		-													1		

Act.	Activity	Orig	Early	Early	%	DWP %	Rem	Total	√ariance	NOV 26		DEC 27		JAN 28		FEB 29		MAR 30		APR 31	MAY
ID	Description	Dur	Start	Finish	Compl.	Compl.	Dur	Float	arly Finis	14 21	28 5	₁ 12 ₁ 19	26 2	9 16	23 30	6 13 20	27 6	13 20	27 3	10 17 24	1 8
	600 MAIN DIVERSION																				
1169	Inst.2xDN600 WSD Pipe down BV-S2/6-7	90	21JUL05A	27MAR06	70	100	50	75	-327												
1165	Construct DN600 pipe tunnel	66 2	26SEP05A	07FEB06	80	100	9	-173	-277												
1167	Inst.DN600 WSD Pipe along BV-S2/8 (CH140>200)	40 3	31OCT05A	22FEB06	0	100	22	37	-94]				
1164	Inst.DN600 WSD Pipe in Pipe Tunnel	18 2	29NOV05A	23JAN06	0	100	3	-108	-235	l											
1163	Inst.DN600 WSD Pipe along BV-S2/8 (CH140>45)	30	20JAN06	03MAR06	0	100	30	48	-190												
1166	Construct DN600 Pipe Bridge 'D' (CH225>280)	30	22FEB06	28MAR06	0	100	30	48	-352												
3791	DN600 main clean/pressure test & WSD approve	40	29MAR06	07MAY06	0	100	40	63	-188												
WSD 20	0 MAIN						_	· · · · ·			1										
2338	Inst.DN200 pipe (incl.thrust blocks) to BV-S4	60 0	03OCT05A	09MAR06	20	100	35	-79	-393												
2340	DN200 connection by WSD	12	03MAR06	14MAR06	0	100	12	-104	-493												
3164	DN200 main clean/pressure test & WSD approve	54	15MAR06	07MAY06	0	100	54	-104	-493												
0104																					
	N MITIGATION																				
ERRAI	N MITIGATION																				
TERRAI NTMM -	N MITIGATION		11JUL05A	10FEB06	80	100	12	-134	-304			************									
TERRAI NTMM - 2392	N MITIGATION BV-S2	24			80	100	12 60	-134 160	-304												
2392 2350	N MITIGATION BV-S2 NTMM - Constr.Peforated Drain Channel NTMM - Afforestation of Area	24	11JUL05A	10FEB06												**************************************					
2392 2350 2350	N MITIGATION BV-S2 NTMM - Constr.Peforated Drain Channel	24	11JUL05A	10FEB06																	
NTMM - 2392 2350 NTMM - CONCRET	N MITIGATION BV-S2 NTMM - Constr.Peforated Drain Channel NTMM - Afforestation of Area CULVERT 'A'	24 60	11JUL05A	10FEB06												8888					
2392 2350 2350 NTMM - CONCRET 2388	N MITIGATION BV-S2 NTMM - Constr.Peforated Drain Channel NTMM - Afforestation of Area CULVERT 'A' TE WORKS	24 60	11JUL05A 02MAR06	10FEB06 17MAY06	0	100	60	160	-320												
2350 NTMM - 2392 2350 NTMM - CONCRET 2388 SOIL STAIL	N MITIGATION BV-S2 NTMM - Constr.Peforated Drain Channel NTMM - Afforestation of Area CULVERT 'A' E WORKS Culvert 'A' - Constr.Culvert 'A' Ch.2+140	24 60	11JUL05A 02MAR06	10FEB06 17MAY06	0	100	60	160	-320												
2350 NTMM - 2392 2350 NTMM - 2388 SOIL STAI 2384 2385	N MITIGATION BV-S2 NTMM - Constr.Peforated Drain Channel NTMM - Afforestation of Area CULVERT 'A' E WORKS Culvert 'A' - Constr.Culvert 'A' Ch.2+140 BILISATION (SOIL NAILS,ROCK BOLTS ETC) Culvert 'A' Prep.access for Soil Nails Ch.2+140 Culvert A-Soil Nails & Test ch.2+140 19nr.w/1rig	24 60 18	11JUL05A 02MAR06 07MAR06	10FEB06 17MAY06 27MAR06	0	100	18	622	-320												
2392 2350 NTMM - 2392 2350 NTMM - 2388 SOIL STAI 2384 2385 2386	N MITIGATION BV-S2 NTMM - Constr.Peforated Drain Channel NTMM - Afforestation of Area CULVERT 'A' E WORKS Culvert 'A' - Constr.Culvert 'A' Ch.2+140 BILISATION (SOIL NAILS,ROCK BOLTS ETC) Culvert 'A' Prep.access for Soil Nails Ch.2+140	24 60 18 8 11	11JUL05A 02MAR06 07MAR06	10FEB06 17MAY06 27MAR06	0 0	100	18	160 622 160	-320 -225												
2392 2350 NTMM - 2392 2350 NTMM - 2388 SOIL STAI 2384 2385 2386 FINISHES	N MITIGATION BV-S2 NTMM - Constr.Peforated Drain Channel NTMM - Afforestation of Area CULVERT 'A' E WORKS Culvert 'A' - Constr.Culvert 'A' Ch.2+140 BILISATION (SOIL NAILS,ROCK BOLTS ETC) Culvert 'A' Prep.access for Soil Nails Ch.2+140 Culvert A-Soil Nails & Test ch.2+140 19nr.w/1rig Culvert 'A' - excavate gabion benches Ch.2+140	24 60 18 8 11 4	11JUL05A 02MAR06 07MAR06 26JAN06 13FEB06 25FEB06	10FEB06 17MAY06 27MAR06 11FEB06 24FEB06 01MAR06	0 0 0 0 0	100 100 100 100	8 11 4	160 622 160 160	-320 -225 -225 -225 -225												
2350 NTMM - 2392 2350 NTMM - 2388 SOIL STAI 2384 2385 2386 FINISHES 2387	N MITIGATION BV-S2 NTMM - Constr.Peforated Drain Channel NTMM - Afforestation of Area CULVERT 'A' TE WORKS Culvert 'A' - Constr.Culvert 'A' Ch.2+140 BILISATION (SOIL NAILS,ROCK BOLTS ETC) Culvert 'A' Prep.access for Soil Nails Ch.2+140 Culvert A-Soil Nails & Test ch.2+140 19nr.w/1rig Culvert 'A' - excavate gabion benches Ch.2+140 Culvert 'A' - place gabions Ch.2+140	24 60 18 8 11 4	11JUL05A 02MAR06 07MAR06 26JAN06 13FEB06	10FEB06 17MAY06 27MAR06 11FEB06 24FEB06 01MAR06	0 0 0	100	60 18 8 11	160 622 160 160	-320 -225 -225 -225												
2350 NTMM - 2392 2350 NTMM - 2388 SOIL STAI 2384 2385 2386 FINISHES 2387	N MITIGATION BV-S2 NTMM - Constr.Peforated Drain Channel NTMM - Afforestation of Area CULVERT 'A' E WORKS Culvert 'A' - Constr.Culvert 'A' Ch.2+140 BILISATION (SOIL NAILS,ROCK BOLTS ETC) Culvert 'A' Prep.access for Soil Nails Ch.2+140 Culvert A-Soil Nails & Test ch.2+140 19nr.w/1rig Culvert 'A' - excavate gabion benches Ch.2+140	24 60 18 8 11 4	11JUL05A 02MAR06 07MAR06 26JAN06 13FEB06 25FEB06	10FEB06 17MAY06 27MAR06 11FEB06 24FEB06 01MAR06	0 0 0 0 0	100 100 100 100	8 11 4	160 622 160 160	-320 -225 -225 -225 -225												
TERRAI NTMM - 2392 2350 NTMM - CONCRET 2388 SOIL STAI 2384 2385 2386 FINISHES 2387	N MITIGATION BV-S2 NTMM - Constr.Peforated Drain Channel NTMM - Afforestation of Area CULVERT 'A' TE WORKS Culvert 'A' - Constr.Culvert 'A' Ch.2+140 BILISATION (SOIL NAILS,ROCK BOLTS ETC) Culvert 'A' Prep.access for Soil Nails Ch.2+140 Culvert A-Soil Nails & Test ch.2+140 19nr.w/1rig Culvert 'A' - excavate gabion benches Ch.2+140 Culvert 'A' - place gabions Ch.2+140	24 60 18 8 11 4 4	11JUL05A 02MAR06 07MAR06 26JAN06 13FEB06 25FEB06	10FEB06 17MAY06 27MAR06 11FEB06 24FEB06 01MAR06	0 0 0 0 0	100 100 100 100	8 11 4	160 622 160 160	-320 -225 -225 -225 -225												

Act.	Activity	Orig		Early		DWP %				NOV 26		DEC 27		JAN 28		FEB 29		MAR 30		APR 31	N
ID	Description	Dur	Start	Finish	Compi.	Compi.	Dur	Float	arıy Fınıs	₁ 14 ₁ 21 ₁ 2	8 ₁ 5 ₁	12 19 2	26 2	9 16	23 30	6 13 20	0 27 6	13 20	27 3	10 17 24	1
	ATED STREAM	00	40 A DD00*	04 11 11 100		400	00	05	400												
3809	Recreated stream pond [east) ch.1+880	36	18APR06*	01JUN06	0	100	36	-25	-163												
3810	Recreated stream pond [east) ch.1+920	36	18APR06	01JUN06	0	100	36	148	-163												
	N WORKS - NOISE BARRIERS & ENCLOSURES						·	'													
	ARRIER (SB)																				
2741	SB Barrier.FndsRC Base (C2)	58	10JAN06A	30MAR06	5	100	53	-68	-172						*******		********				
OISE S	EMI-ENCLOSURE [SB)				1																
2739	SB Semi-Encl.Fnds RC Base (C3,C4,I2)	51	14DEC05A	03MAR06	10	100	30	-219	-259		[****									
2735	SB Semi-Encl.Fnds RC Base (C4)	23	20JAN06	23FEB06	0	100	23	-207	-266								•				
		4.4	00.144100	1055500		400	4.4	470	0.40					L							
2/3/	SB Semi-Encl.Fnds RC Base (I2)	14	20JAN06	13FEB06	0	100	14	-178	-243					T							
2733	SB Semi-Encl.Fnds RC Base (C3)	20	24FEB06	18MAR06	0	100	20	-207	-310							[
B/NB R	OADWORKS & FINISHES	' '			1		'	'													
ROADS	- FORMATION																				
FILLING					,																
1103	BV Compact.Fill to Form.ch.1+920 to 2+020	84	14JUN04A	17FEB06	80	100	18	-182	-286					Ť							
1102	BV Compact.Fill to Form.ch.2+020 - 2+200	48	11AUG04A	17FEB06	80	100	18	-182	-322												
2732	BV Compact.Fill to Form.ch.1+860 to 1+920	78	03OCT05A	03MAR06	20	100	30	-135	-256												
DRAINAGE																					
	SB/NB Sth.Appr.Rd.Drainage ch.2+030 - 2+200	114	03JAN06A	19MAY06	5	100	90	-219	-280												_
0707	DV A = = D d D = = = = = = d d = 700 d = 4 + 000	00	4455000	0040000	0	400	00	455	000							_				_	
2/2/	BV.Appr.Rd.Drainage ch.1+780 to 1+920	62	11FEB06	28APR06	0	100	62	-155	-238												
1178	BV.Appr.Rd.Drainage ch.1+920 to 1+960	44	18FEB06	11APR06	0	100	44	-167	-286												
2721	BV.Appr.Rd.Drain Testing ch.1+920 to 1+960	30	12APR06	22MAY06	0	100	30	41	-286												
2726	SB/NB Sth.Appr.Rd.Drain Testing ch.2+030 - 2+200	42	20APR06	10JUN06	0	100	42	-219	-280												
ROADS -	FINISHES													\dashv							+
	BV CLP Inst.HV cable duct to SP	90	20MAR06	11JUL06	0	100	90	-200	-272							C	dwg 2	810A			
2742	TCSS Ducts NB & SB Carriageway ch.1+800 to 1+900	90	28MAR06	19JUL06	0	100	90	-155	-214												<u> </u>
					1				-256					1							

Dut Start Finish Compl. Compl. Compl. Dur Float any Finish (a.g. 20 8 12 19 86 2 9 16 29 30 8 13 30 9 17 19 17 19 18 19 19 19 19 19 19 19 19 19 19 19 19 19	Act.	Activity	Orig		Early		DWP %				NOV 26		EC 27		AN !8	FE 2	^		MAR 30	APR 31	MA
## SECRET SIDE EVA ROADWORKS 1980 BV Fill Temp. covered culvert ch. 2+000 12 20JAN06 10FEB06 0 100 12 -33 -163 3 -163 3 -163 3 -163 3 -163 3 -163 3 -163 3 -163 3 -163 3 -163 3 -163 3 -163		•	Dur	Start	Finish	Compl.	Compl.	Dur	Float	arly Finis	14 21 28	5 ₁ 12	19 26	2 9	16 23	30 6 1	3 20 2	7 6	13 20 27	7 3 10 17 2	4 1 8
### PRIMARY 1980 BV Fill Temp.covered culvert ch.24000 12 20JAN06 10FEB06 0 100 12 -33 -163																					
1980 BV Fill Temp.covered culvert ch.2+000	•	T SIDE) EVA ROADWORKS																			
2376 BV Fill to Formation (east) ch.1+840 - 1+980		PV Fill Tomp severed subject sh 2 ,000	12	20 14 1106	105500		100	12	22	162					<u> </u>						
DEADMAGE 1979 SB EVA rd drainage (east) ch.2+000 to 2+200 31 11APROSA 10FEB06 75 100 12 93 -171 1978 SB EVA rd drain testing (east) ch.2+000 to 2+200 18 11FEB06 03MAR06 0 100 18 93 -171 1978 SB EVA Rd Drainage (west) ch.2+000 to 2+200 18 11FEB06 03MAR06 0 100 18 93 -171 1978 SB EVA ROADWORKS 1149 Granular Drain & Comp.B/Fill to BV-R1 Wall 36 11MAR06 26APR06 0 100 36 -13 -162 1978	1980	By Fill Temp.covered culvert ch.2+000	12	ZUJANUO	TUFEBUO	0	100	12	-33	-163											
1979 SB EVA rd.drainage (east) ch.2+000 to 2+200	2378	BV Fill to Formation (east) ch.1+840 - 1+980	24	11FEB06	10MAR06	0	100	24	-33	-163											
1978 SB EVA rd drain testing (east) ch.2+000 to 2+200 18 11FEB06 03MAR06 0 100 18 93 1-171	DRAINAGE																				
NE (WESTSIDE) EVA ROADWORKS FILLING 1149 Granular Drain & Comp.B/Fill to BV-R1 Wall 36 11MAR06 26APR06 0 100 36 -13 -162	1979	SB EVA rd.drainage (east) ch.2+000 to 2+200	31	11APR05A	10FEB06	75	100	12	93	-171											
Standard Prain & Comp.B/Fill to BV-Rt Wall 38 11MAR06 26APR06 0 100 36 13 -162	1978	SB EVA rd.drain testing (east) ch.2+000 to 2+200	18	11FEB06	03MAR06	0	100	18	93	-171											
1149 Granular Drain & Comp.B/Fill to BV-R1 Wall 36 11MAR06 26APR06 0 100 36 -13 -162		STSIDE) EVA ROADWORKS													+						
DRAINAGE 2730 NB EVA Rd. Drainage (west) ch. 2+020 to 2+190 31 27APR06 05JUN06 0 31 -13 -144 EXCISION WORK-SHEK LEI PUI WATER TREATMENT PLANT 2751 Soliid Barrier Type II - Cladding 30 06FEB06* 11MAR06 0 100 30 -140 -285 2752 Soliid Barrier Type II - Cladding 18 06FEB06 25FEB06 0 100 18 -134 -255 2753 Soliid Barrier Type IV - Cladding 18 06FEB06 25FEB06 0 100 18 -128 -213 TARG1 Target Date WTW - complete 0 11MAR06 0 100 0 -177 -280 NT SOUTH PORTAL VENTILATION BUILDING 10MITTALS & APPROVALS 28201 EntSpBidg-Sub.MVAC MCC, power & control sys 54 02JUL04A 31MAR06 95 100 54 -163 -314 8204 EntSpBidg-Sub.TVF, Ductworks & Control sys 54 05JUL04A 25JAN06 99 100 1 -127 -240 8212 EntSpBidg-Sub.FS AFA & FM200 sys 54 05AUG04A 25JAN06 99 100 5 -37 -131 8207 EntSpBidg-Sub.FS wat sys 54 05AUG04A 25JAN06 99 100 5 -61 -254 8208 EntSpBidg-Sub.FS wat sys 54 14AUG04A 24MAR06 95 50 48 -85 -119		Granular Drain & Comp.B/Fill to BV-R1 Wall	36	11MAR06	26APR06	0	100	36	-13	-162											
2730 NB EVA Rd Drainage (west) ch.2+020 to 2+190 31 27APR06 05JUN06 0 31 -13 -144 EXCISION WORK-SHEK LEI PUI WATER TREATMENT PLANT 2751 Solid Barrier Type II - Cladding 30 06FEB06* 11MAR06 0 100 30 -140 -285 2752 Solid Barrier Type II - Cladding 18 06FEB06 25FEB06 0 100 18 -134 -255 2753 Solid Barrier Type III - Cladding 18 06FEB06 04MAR06 0 100 24 -134 -237 2754 Solid Barrier Type IV - Cladding 18 06FEB06 25FEB06 0 100 18 -128 -213 TARG1 Target Date WTW - complete 0 11MAR06 0 100 0 -177 -280 INT SOUTH PORTAL VENTILATION BUILDING SUBMITTALS & APPROVALS B201 EntSpBidg-Sub.MVAC MCC, power & control sys 54 02JUL04A 25JAN06 99 100 1 -127 -240 8212 EntSpBidg-Sub.FS AFA & FM200 sys 54 05AUG04A 25JAN06 99 100 5 -37 -131 8207 EntSpBidg-Sub.FS AFA & FM200 sys 54 14AUG04A 25JAN06 99 100 5 -61 -254 8208 EntSpBidg-Sub.MVAC / TVF pneumatic sys 54 14AUG04A 24MAR06 95 50 48 -85 -119																					
EXCISION WORK-SHEK LEI PUI WATER TREATMENT PLANT 2751 Soilid Barrier Type II - Cladding 2752 Soilid Barrier Type II - Cladding 28			_			1	1														
2751 Soilid Barrier Type II - Cladding 30 06FEB06* 11MAR06 0 100 30 -140 -285 2752 Soilid Barrier Type I - Cladding 18 06FEB06 25FEB06 0 100 18 -134 -255 2753 Soilid Barrier Type III - Cladding 18 06FEB06 04MAR06 0 100 24 -134 -237 2754 Soilid Barrier Type IV - Cladding 18 06FEB06 05FEB06 0 100 18 -128 -213 TARG1 Target Date WTW - complete 0 11MAR06 0 100 0 -177 -280 INT SOUTH PORTAL VENTILATION BUILDING SUBMITTALS & APPROVALS 8201 EntSpBidg-Sub.MVAC MCC, power & control sys 54 02JUL04A 20JAN06 99 100 1 -127 -240 8202 EntSpBidg-Sub.FS AFA & FM200 sys 54 05AUG04A 25JAN06 99 100 5 -37 -131 8207 EntSpBidg-Sub.FS wet sys 54 05AUG04A 25JAN06 99 100 5 -61 -254 8208 EntSpBidg-Sub.MVAC / TVF pneumatic sys 54 14AUG04A 24MAR06 95 50 48 -85 -119	2730	NB EVA Rd.Drainage (west) ch.2+020 to 2+190	31	27APR06	05JUN06	0		31	-13	-144											1
2752 Soliid Barrier Type I - Cladding 18 06FEB06 25FEB06 0 100 18 -134 -255 2753 Soliid Barrier Type III - Cladding 24 06FEB06 04MAR06 0 100 24 -134 -237 2754 Soliid Barrier Type IV - Cladding 18 06FEB06 25FEB06 0 100 18 -128 -213 TARG1 Target Date WTW - complete 0 111MAR06 0 100 0 -177 -280 INT SOUTH PORTAL VENTILATION BUILDING SUBMITTALS & APPROVALS EAM EQPT. & MATERIAL.SUBMITTALS 8201 EntSpBidg-Sub.MVAC MCC, power & control sys 54 02JUL04A 31MAR06 95 100 54 -163 -314 8204 EntSpBidg-Sub.TVF, Ductworks & Control sys 54 05JUL04A 25JAN06 99 100 5 -37 -131 8207 EntSpBidg-Sub.FS AFA & FM200 sys 54 05AUG04A 25JAN06 99 100 5 -61 -254 8208 EntSpBidg-Sub.FS wet sys 54 14AUG04A 24MAR06 95 50 48 -85 -119	XCISIO	ON WORK-SHEK LEI PUI WATER TREATMENT PLA	ANT				I														+
2753 Soliid Barrier Type III - Cladding 24 06FEB06 04MAR06 0 100 24 -134 -237 2754 Soliid Barrier Type IV - Cladding 18 06FEB06 25FEB06 0 100 18 -128 -213 TARG1 Target Date WTW - complete 0 11MAR06 0 100 0 -177 -280 INT SOUTH PORTAL VENTILATION BUILDING SUBMITTALS & APPROVALS Eam EQPT.& MATERIAL.SUBMITTALS 8201 EntSpBidg-Sub.MVAC MCC, power & control sys 54 02JUL04A 20JAN06 95 100 54 -163 -314 8204 EntSpBidg-Sub.TVF, Ductworks & Control sys 54 05JUL04A 20JAN06 99 100 1 -127 -240 8212 EntSpBidg-Sub.FS AFA & FM200 sys 54 05JUL04A 25JAN06 99 100 5 -37 -131 8207 EntSpBidg-Sub.FS wet sys 54 05AUG04A 25JAN06 99 100 5 -61 -254 8208 EntSpBidg-Sub.MVAC / TVF pneumatic sys 54 14AUG04A 24MAR06 95 50 48 -85 -119	2751	Soilid Barrier Type II - Cladding	30	06FEB06*	11MAR06	0	100	30	-140	-285									l		
2754 Soilid Barrier Type IV - Cladding 18 06FEB06 25FEB06 0 100 18 -128 -213 TARG1 Target Date WTW - complete 0 11MAR06 0 100 0 -177 -280 ENT SOUTH PORTAL VENTILATION BUILDING SUBMITTALS & APPROVALS E&M EOPT. & MATERIAL.SUBMITTALS 8201 EntSpBldg-Sub.MVAC MCC, power & control sys 54 02JUL04A 2JAN06 95 100 54 -163 -314 8204 EntSpBldg-Sub.TVF, Ductworks & Control sys 78 02JUL04A 2JAN06 99 100 1 -127 -240 8212 EntSpBldg-Sub.FS AFA & FM200 sys 54 05JUL04A 25JAN06 99 100 5 -37 -131 8207 EntSpBldg-Sub.FS wet sys 54 05AUG04A 25JAN06 99 100 5 -61 -254 8208 EntSpBldg-Sub.MVAC / TVF pneumatic sys 54 14AUG04A 24MAR06 95 50 48 -85 -119	2752	Soilid Barrier Type I - Cladding	18	06FEB06	25FEB06	0	100	18	-134	-255											
TARG1 Target Date WTW - complete 0 111MAR06 0 100 0 -177 -280 INT SOUTH PORTAL VENTILATION BUILDING SUBMITTALS & APPROVALS EaM EQPT.& MATERIAL.SUBMITTALS 8201 EntSpBidg-Sub.MVAC MCC, power & control sys 54 02JUL04A 31MAR06 95 100 54 -163 -314 8204 EntSpBidg-Sub.TVF, Ductworks & Control sys 78 02JUL04A 20JAN06 99 100 1 -127 -240 8212 EntSpBidg-Sub.FS AFA & FM200 sys 54 05JUL04A 25JAN06 99 100 5 -37 -131 8207 EntSpBidg-Sub.FS wet sys 54 05AUG04A 25JAN06 99 100 5 -61 -254 8208 EntSpBidg-Sub.MVAC / TVF pneumatic sys 54 14AUG04A 24MAR06 95 50 48 -85 -119	2753	Soilid Barrier Type III - Cladding	24	06FEB06	04MAR06	0	100	24	-134	-237											
### SOUTH PORTAL VENTILATION BUILDING ### SUBMITTALS & APPROVALS ### E&M EQPT. & MATERIAL.SUBMITTALS ### B201 EntSpBidg-Sub.MVAC MCC, power & control sys	2754	Soilid Barrier Type IV - Cladding	18	06FEB06	25FEB06	0	100	18	-128	-213											
## SUBMITTALS & APPROVALS ### EQPT. & MATERIAL. SUBMITTALS ### 8201 EntSpBidg-Sub.MVAC MCC, power & control sys	TARG1	Target Date WTW - complete	0		11MAR06	0	100	0	-177	-280								•	•		
8201 EntSpBldg-Sub.MVAC MCC, power & control sys	NT SO	OUTH PORTAL VENTILATION BUILDING	·			<u>'</u>															
8201 EntSpBldg-Sub.MVAC MCC, power & control sys	UBMIT	TALS & APPROVALS																			
8201 EntSpBldg-Sub.MVAC MCC, power & control sys 54 02JUL04A 31MAR06 95 100 54 -163 -314 8204 EntSpBldg-Sub.TVF, Ductworks & Control sys 78 02JUL04A 20JAN06 99 100 1 -127 -240 8212 EntSpBldg-Sub.FS AFA & FM200 sys 54 05JUL04A 25JAN06 99 100 5 -37 -131 8207 EntSpBldg-Sub.FS wet sys 54 05AUG04A 25JAN06 99 100 5 -61 -254 8208 EntSpBldg-Sub.MVAC / TVF pneumatic sys 54 14AUG04A 24MAR06 95 50 48 -85 -119																					
8204 EntSpBldg-Sub.TVF, Ductworks & Control sys 78 02JUL04A 20JAN06 99 100 1 -127 -240 8212 EntSpBldg-Sub.FS AFA & FM200 sys 54 05JUL04A 25JAN06 99 100 5 -37 -131 8207 EntSpBldg-Sub.FS wet sys 54 05AUG04A 25JAN06 99 100 5 -61 -254 8208 EntSpBldg-Sub.MVAC / TVF pneumatic sys 54 14AUG04A 24MAR06 95 50 48 -85 -119			54	02JUL04A	31MAR06	95	100	54	-163	-314					+						
8212 EntSpBldg-Sub.FS AFA & FM200 sys		, , , , , , , , , , , , , , , , , , , ,						-		-											
8207 EntSpBldg-Sub.FS wet sys	8204	EntSpBldg-Sub.TVF, Ductworks & Control sys	78	02JUL04A	20JAN06	99	100	1	-127	-240					1						
8208 EntSpBldg-Sub.MVAC / TVF pneumatic sys 54 14AUG04A 24MAR06 95 50 48 -85 -119	8212	EntSpBldg-Sub.FS AFA & FM200 sys	54	05JUL04A	25JAN06	99	100	5	-37	-131											
	8207	EntSpBldg-Sub.FS wet sys	54	05AUG04A	25JAN06	99	100	5	-61	-254											
8200 FotSpBidg-Sub CMCS & FLV eye 78 2641/G044 04M4V06 98 100 78 -139 -293	8208	EntSpBldg-Sub.MVAC / TVF pneumatic sys	54	14AUG04A	24MAR06	95	50	48	-85	-119					÷						
10 200004A 04WA100 30 100 10 133 -233	8200	EntSpBldg-Sub.CMCS & ELV sys	78	26AUG04A	04MAY06	98	100	78	-139	-293					+						—

Act.	Activity	Orig	Early	Early	%	DWP %				NOV 26		DEC 27		JAN 28		FEB 29		MAR 30		APR 31		MAY
ID	Description	Dur	Start	Finish	Compl.	Compl.	Dur	Float	arly Finis	14 21	28 5	12 19 26	6 2 9	16 23	30 /	6 13 20	27 6	13 20	27	3 10 17	24 1	8
	PT.& MATERIAL.SUBMITTALS							, ,														
1922	SP.Bldg Prep & submit louvre details	24	19NOV04A	10FEB06	50	100	12	-67	-263													
1942	SP.Bldg Prep & sub aluminium cladding	24	19NOV04A	10FEB06	50	100	12	-67	-263													
1940	SP.Bldg Prep & sub balustrade & metal wks	24	20JAN05A	10FEB06	50	100	12	-25	-261													
1944	SP.Bldg Prep & sub fall arrest system	24	01FEB05A	10FEB06	50	100	12	-13	-149													
8205	EntSpBldg-Sub.PD irrig. sys	54	04FEB05A	31MAR06	85	100	54	-61	-309						1				T			
1918	SP.Bldg Prep & submit door & window detail	24	17FEB05A	10FEB06	50	100	12	-37	-203		T											
&M EQ	PT.& MATERIAL APPROVALS																					
6001	EntSpBldg-App. HV power dist. sys	18	14JUL04A	17FEB06	95	100	18	-217	-275		†											
6002	EntSpBldg-App. LV power dist. sys	18	13AUG04A	17FEB06	90	100	18	-223	-251		T											
8491	EntSpBldg-App. building related luminaires	18	18AUG04A	17FEB06	90	100	18	-157	-216		 											
6006	EntSpBldg-App. FS wet sys	18	04SEP04A	17FEB06	80	100	18	-61	-249													
6036	EntSpBldg-App. FS AFA & FM200 sys	18	14SEP04A	17FEB06	70	100	18	-37	-126													
6192	EntSpBldg-App. of CMCS & ELV sys	18	20SEP04A	17FEB06	88	100	18	-139	-215													
6005	EntSpBldg-App. MVAC mech.vent. sys	18	23SEP04A	17FEB06	70	100	18	-91	-212		<u> </u>											
6003	EntSpBldg-App. PD cleans. & flush water sys	18 (04NOV04A	17FEB06	78	100	18	-61	-255		T											
6742	EntSpBldg-App. MVAC MCC, power & control sys	18	12NOV04A	17FEB06	80	100	18	-163	-260		T											
6760	EntSpBldg-App. TVF, Ductworks & Control sys	18	12NOV04A	17FEB06	85	100	18	-127	-239		+			+								
7615	EntSpBldg-App. HV/LV main & submain cable sys	18	07DEC04A	17FEB06	80	100	18	-205	-227					+								
6013	EntSpBldg-App. MVAC Package AC Unit sys	18	01FEB05A	17FEB06	90	100	18	-25	-83		 		+									
1939	SP.Bldg Approve louvre details	24	07APR05A	10FEB06	50	100	12	-67	-239		<u> </u>											
6004	EntSpBldg-App. PD irrig. sys	18 (05MAY05A	17FEB06	30	100	18	-61	-255		<u> </u>											
1919	SP.Bldg Approve door & window details	24 (07MAY05A	10FEB06	50	100	12	-37	-179													
1947	SP.Bldg Approve slate cladding design	24	15JUN05A	10FEB06	50	100	12	-67	-239													_

Act.	Activity	Orig	Early	Early	%	DWP %	Rem	Total	Variance	NOV		DEC			JAN			EB		MAR		APR		MAY
ID	Description	Dur		Finish						26 .14 .21 .2	28 .5	27 12 19	9 .26	2 9	28 .16	.23 .30	0.6	29 13 20	27 6	30 13 2	0 27	31 3 ₁ 10 ₁ 17	24 1	32 8 15
E&M EQ	PT.& MATERIAL APPROVALS		'				"	1				,- <u> </u>			1.0		<u> </u>			1.0	, p.	1.0 1.1	-	0 10
1945	SP.Bldg Approve fall arrest system	24	14OCT05A	10FEB06	50	100	12	-13	-125															
1943	SP.Bldg Approve aluminium cladding	24	13DEC05A	10FEB06	0	100	12	-67	-239									l						
1941	SP.Bldg Approve balustrade & metal works	24	10JAN06A	10FEB06	0	100	12	-25	-237						Ħ			l						
6750	EntSpBldg-App. MVAC / TVF pneumatic sys	18	04APR06	28APR06	0		18	-93	-127												ı			
PROCU	REMENT - MATERIAL																							
6007	EntSpBldg-Proc. & Manuf. of HV dist. equip't	180	25MAR05A	04SEP06	50	100	180	-217	-257															
6193	EntSpBldg-Proc. & Manuf. of CMCS & ELV sys	180	25MAR05A	04SEP06	20	100	180	-139	-197						i									
6743	EntSpBldg-Proc & Manuf. MCC, power & control sys	180	25MAR05A	04SEP06	20	100	180	-163	-242						i									
6012	EntSpBldg-Proc & Manuf. FS wet sys	120	06JUN05A	24JUN06	30	100	120	-61	-231						i									
6761	EntSpBldg-Proc & Manuf. TVF,Ductwks & Cont'l sys	180	09JUN05A	04SEP06	35	100	180	-127	-209			_												
6008	EntSpBldg-Proc & Manuf. LV power dist. equip't	180	18FEB06	25SEP06	0	100	180	-223	-251												Ī			
	EntSpBldg-Proc & Manuf. MVAC mech.vent. sys	120	18FEB06	17JUL06	0	100	120	-91	-212												Ī			
	EntSpBldg-Proc & Manuf. Cleans & flush water sys	120	18FEB06	17JUL06	0	100	120	-61	-255															
6011	EntSpBldg-Proc & Manuf. PD irrig. sys	120	18FEB06	17JUL06	0	100	120	-61	-255															
	EntSpBldg-Proc & Manuf. FS AFA & FM200 sys	120	18FEB06	17JUL06	0	90	120	-37	-126															
	EntSpBldg-Proc & Manuf. HV/LV cable	180		25SEP06	0	100	180	-205	-227			_												
	EntSpBldg-Proc & Manf bldg related luminaires	180		25SEP06	0	100	180		-216															
	EntSpBldg-Proc & Manuf. MVAC Package AC Units	120	12APR06	06SEP06	0		120	-69	-127						+									
	WORKS	465	10455	10555							<u> </u>							1						
	SP.Bldg Procure aluminium cladding	180		10FEB06	80	100	12	-67	-59									1						
	SP.Bldg Procure balustrade & metal works		21APR05A	10FEB06	80	100	12	-73	-117									l						
	SP.Bldg Initial deliver balust & metal works	0	04MAR06		0	100	0	-25	0										•	•				
	SP.Bldg Initial deliver doors & windows	0	18MAR06		0		0	-37	0											•				
2017	SP.Bldg Initial delivery louvres	0	27APR06		0		0	-67	0														•	

Act.	Activity	ig Early	Early	%	DWP %					DEC 27	JAN 28	FEB	MAR 30	APR	MAY
ID	Description	ur Start	Finish	Compl.	Noverland Compt. Compt.										
ABWF	WORKS			_											
	SP.Bldg Initial deliver fall arrest system	27APR	06	0		0	-13	0						•	
2019	SP.Bldg Initial deliver slate cladding	27APR	06	0		0	-67	0						•	
2029	SP.Bldg Initial deliver aluminium cladding	27APR	06	0		0	-67	0						•	
E&M A	CCESS DATES														
SOUTH	PORTAL BUILDING														
	Int M/S - ENT SPB - E&M access - G/F)	13MAR06	0		0	-33	-125					•		
6023	EntSpBldg-E&M access to G/F	14MAR	06*	0		0	-33	-125					•		
1838	Int M/S - ENT SPB - E&M access - 1/F)	20MAR06	0		0	-45	-125					•		
6025	EntSpBldg-E&M access to 1/F	21MAR	06*	0		0	-45	-125					•		
1839	Int M/S - ENT SPB - E&M access - 2/F (partial))	11APR06	0		0	-105	-127						•	
4001	Int M/S - ENT SPB - E&M access - 2/F (full))	11APR06*	0		0	610	-93		Ŷ				\Diamond	
6021	EntSpBldg-E&M access to 2/F (partial access)	12APR	06*	0		0	-105	-127						•	
1840	Int M/S - ENT SPB - E&M access - 3/F (partial))	18APR06	0		0	-102	-121	î					•	
4002	Int M/S - ENT SPB - E&M access - 3/F (full))	18APR06*	0		0	607	-73			Ŷ			\Diamond	
6015	EntSpBldg-E&M access to 3/F (partial access)	19APR	06	0		0	-102	-121	r J					•	
CONST	RUCTION														
SUPER	STRUCTURE														
RC WO	RKS														
	AGEWAY & CENTRAL RESERVE														
1191	SP.Bldg RC S/Slab 1FL.+72.50mPD GL.H-S/10-12	12DEC	05JAN06A	100	100	0		-145							
1196	SP.Bldg - RC Trans Slab 2FL.+80.45mPD GL.H-S/2-7	12DEC	26JAN06	0	100	6	-102	-123							
1192	SP.Bldg RC Cols.& Walls to 2FL.GL.H-S/10-12	30DEC	21JAN06	70	100	2	-98	-145							
1193	SP.Bldg RC S/Slab LPL.+75.80mPD GL.H-S/10-12	2 10JAN0	6A 17JAN06A	100	100	0		-135							
1197	SP.Bldg RC Cols.& Walls to 3.FL.GL.H-T/7-3	8 27JAN	06 24FEB06	0	100	18	-102	-125							
1198	SP.Bldg RC S/Slab U2 FL.+81.15mPD GL.H-T/7-3	2 23FEB	06 08MAR06	0	100	12	-102	-123							
				1	1	1	1	1	1	1					+

Act.	Activity	Orig	Early	Early		DWP %				NOV 26		DEC 27		JAN 28		FEB 29		MAR 30	APR 31		M
ID	Description	Dur	Start	Finish	Compl.	Compl.	Dur	Float	arly Finis	14 21 28	5 5	12 19	26 2	26 2 ₁ 9 <u>1</u> 16	23 3	0 6 13 2	0 27 6	13 20 27	7 3 10 17	24 1	Ę
	AGEWAY & CENTRAL RESERVE	,						, ,													
1199	SP.Bldg RC S/Slab 3FL.+87.40mPD GL.H-T/7-3	18	07MAR06	27MAR06	0	100	18	-102	-121												
1200	SP.Bldg RC Cols. & Walls to 4FL.GL.H-T/7-3	18	18MAR06	08APR06	0	100	18	-65	-119										_		
1200	OF DIUG NO COIS. & Walls to 4FE.GE.FI-1/1-3	10	TOWNANUO	UOAFNUO	U	100	10	-03	-119												
1201	SP.Bldg RC S/Slab 4FL.+95.30mPD GL.H-T/7-3	18	30MAR06	24APR06	0		18	-65	-117												
	-																				
1202	SP.Bldg RC Cols. & Walls to 5FL.GL.H-T/7-3	18	18APR06	10MAY06	0		18	-59	-117												
	 AGEWAY																				_
	SP.Bldg Sth Bound C/Way RC Ret Wall W2	29	20OCT05A	09JAN06A	100	100	0		-170				_								
.201	J. 1.2.3g. Sai Sound Syrray No Not Wall WZ			300/11400/	.00	.50			.,,												
1208	SP.Bldg - RC Trans Slab 2FL.+80.45mPD GL.H-S/1-2	15	30DEC05A	06FEB06	0	100	8	-105	-130												
																_					
1209	SP.Bldg RC Cols.& Walls to 3FL.GL.H-T/1-3	18	07FEB06	27FEB06	0	100	18	-105	-133												
1210	SP.Bldg RC S/Slab U2FL.+81.15mPD GL.H-T/1-3	12	28FEB06	13MAR06	0	100	12	-105	-133												
1210	от .biug NO 3/31ab 02FL.+01.13111FD GL.П-1/1-3	12	ZOFEDUO	ISIVIARUB	0	100	12	-105	-133												
1211	SP.Bldg RC S/Slab 3FL.+87.40mPD GL.H-T/1-3	12	07MAR06	20MAR06	0	100	12	-96	-133												
	-																				
1212	SP.Bldg RC Cols.& Walls to 4FL.GL.H-T/1-3	18	14MAR06	03APR06	0	100	18	-57	-133												
4040	OD DIA: DO 0/01-1-451 +05 00DD 01 11 7/4 0	40	00144 DCC	4440000			40	F.7	400									_			
1213	SP.Bldg RC S/Slab 4FL.+95.30mPD GL.H-T/1-3	12	28MAR06	11APR06	0		12	-57	-133									-			
1214	SP.Bldg RC Cols.& Walls to 5FL.GL.H-T/1-3	18	04APR06	28APR06	0		18	-57	-133												
	S. 12.3g. T. C. Colora Traile to Gr. E.G.E. 171 0	.5	3 17 11 1130	20/11/100			.0	"	.00												
1215	SP.Bldg RC S/Slab 5FL +102.35mPD GL.H-T/1-3	9	26APR06	08MAY06	0		9	-54	-133											-	
TRUC	l TURAL STEELWORKS																				-
	SP.Bldg Crane beams to underside of U2F	12	04APR06	21APR06	0		12	15	-127]	
	<u> </u>																				
1223	SP.Bldg Crane beams to underside of 3FL	12	12APR06	28APR06	0		12	9	-121												
																					_
	ECTURAL & BUILDER'S WORKS																				
	IG & EXTERNAL FACADE																				
1260	SP.Bldg.Ext Louvre & cladding 2FL to 3FL	30	27APR06	03JUN06	0		30	-67	-119												_
ווון סבי	 R'S WORK																				_
	SP.Bldg.W/Proof Tank/Pits & Test GF GL.H-S/10-12	18	07FEB06	27FEB06	0	100	18	-87	-125												
1219	οι .biog.vv/F1001 ΓαΠΑΓΠΕ α 1651 GF GL.Π-3/10-12	10	ULEDOO	ZIFEDU0		100	10	-01	-120												
1220	SP.Bldg.Plinths GL.	12	07FEB06	20FEB06	0	100	12	-87	-125												
	-								-												
1526	SP.Bldg. Wet Trades GL	18	21FEB06	13MAR06	0	100	18	-71	-125												
16	00.00	1		0014:5::	-	465			46-												
1264	SP.Bldg. Wet Trades 1FL	18	28FEB06	20MAR06	0	100	18	-77	-125								_				

Act.	Activity	Orig		Early	%	DWP %	Rem	Total	Variance	NOV 26	DE 27		JAN 28		FEB 29	MAR 30	APR 31	MA
ID	Description	Dur	Start	Finish	Compl.	Compl.	Dur	Float	arly Finis	14 21 28	8 5 12	19 26	2 9 16	23 30	6 13 20 2	30 7 6 13 20 2	7 3 10 17 24	1 8
	'S WORK																	
1221	SP.Bldg.Plinths 2FL.	12	21MAR06	03APR06	0	100	12	-99	-127									
1265	SP.Bldg. Wet Trades 2FL	18	21MAR06	11APR06	0	100	18	-105	-127								-	
1266	SP.Bldg. Wet Trades 3FL	18	04APR06	28APR06	0		18	-102	-121									•
&M - G	ENERAL																	+
IVAC W																		
	ER & CONTROL																	
	EntSpBldg-MCC, power & control 1st fix	42	19APR06	09JUN06	0		42	-42	-121				•					÷
S WOR	KS				1													+
FS MAJOF	EQUIPMENT																	
6028	EntSpBldg-Hydrant Pump & Tank set 1st fix	48	14MAR06	15MAY06	0		48	21	-125		<u> </u>							Ť
TUNNEL F	YDRANT + HOSE REEL	,																
6777	EntSpBldg-ENT Tunnel (Hyd/HR) pumps set 1st fix	24	14MAR06	11APR06	0		24	75	-125									
	ICAL WORKS				1	1	ı	<u>'</u>										+
	R DISTRIBUTION MAJOR EQPT.					1											_	
6027	EntSpBldg-HV power dist. sys 1st fix	36	12APR06	29MAY06	0		36	-99	-127								•	Т
ı EARTHING	& LIGHTNING PROTECTION			ı	1	1	ļ											
6014	EntSpBldg-Earth'g & lightn'g - Earth Mat & Rods	30	12APR06	22MAY06	0		30	-69	-121									Ť
PI UMBI	NG & DRAINAGE WORKS	,		,	,	'	!											
	EntSpBldg-Cleansing Water Pumps & Tanks 1st fix	18	14MAR06	03APR06	0		18	69	-125									
	N SYSTEM				1													
6030	EntSpBldg-irrig. Water Pumps & Tanks 1st fix	18	14MAR06	03APR06	0		18	69	-125									
TCSS C	ONTAINMENT		l	l		1	1	'										
8480	EntSpBldg - TCSS Contain't for KD5	24	04APR06	08MAY06	0		24	-95	-127									Ŧ
&M G/	F		<u> </u>															\dagger
IVAC W	ORKS																	
	T./AIR CONDITIONING																	
6024	EntSpBldg G/F-AC(1st Fix) mech.vent.	36	14MAR06	28APR06	0		36	-33	-125									-
&M 1/F			·	I	1	1	1	' '										
NVAC W	ORKS																	
MECH.VEN	T./AIR CONDITIONING																	
6026	EntSpBldg 1F-AC(1st Fix) mech.vent.	42	21MAR06	15MAY06	0		42	-45	-125									÷

Act.	Activity	Orig		Early	%				Variance			DEC 27	JAN 28		FEB 29		MAR 30	APR 31	MAY
ID	Description	Dur	Start	Finish	Compl.	Compl.	Dur	Float	arly Finis	14 21 2	28 5	12 19 26	2 9 16	23 3			3 20 27		1 8
	L VENTILATION SYSTEM			•															
6753	EntSpBldg 1F-TVF pneumatic 1st fix	24	21MAR06	21APR06	0		24	81	-125										
E&M 2/I	=																		
MVAC V	VORKS																		
	NT./AIR CONDITIONING																		
6022	EntSpBldg 2F-AC(1st Fix) mech.vent.	36	12APR06	29MAY06	0		36	-105	-127			_							
E&M R	OOF		l.		1	1			'										
MVAC V																			
	NT./AIR CONDITIONING																		
6016	EntSpBldg 3F-AC(1st Fix) mech.vent.	30	19APR06	25MAY06	0		30	-102	-121										
EXTERI	NAL AREAS		'																
	NG & DRAINAGE																		
	ON SYSTEM	1						T ==								_			
7587	EntSpBldg Ext-PD(1st Fix) irrig. sys	24	14MAR06	11APR06	0		24	87	-125										
7588	EntSpBldg Ext-PD(2nd Fix) irrig. sys	18	12APR06	08MAY06	0		18	87	-125										
ESTIN	G & COMMISSIONING																		
STATU	FORY INSPECTION																		
WSD W	ATER SUPPLY																		
6086	EntSpBldg-All plumb. design approved by WSD	0	07MAR06		0		0	69	-125							\Diamond			
6105	EntSpBldg-Sub. WWO 046 part 1 to 3 to WSD	6	07MAR06	13MAR06	0		6	69	-125										
AGLE	S NEST TUNNEL				1	1			I										
SUBMI	ITALS & APPROVALS																		
E&M E	QPT./ MTRL.DETAIL SUBMITTAL																		
8217	EntRtNb-Sub.TVS control sys	54	02JUL04A	31MAR06	95	100	54	-139	-275		+								
																		<u>L</u>	
8220	EntRtSb&VA-Sub.TVS control sys	54	02JUL04A	31MAR06	95	100	54	-139	-287		T								
						400	5	-211	-442										
8215	EntRtNb-Sub ES AFA & Linear sys	54	05,111,044	25JAN06	99	1()()			174										1
	EntRtNb-Sub.FS AFA & Linear sys	54	05JUL04A	25JAN06	99	100	3												
	EntRtNb-Sub.FS AFA & Linear sys EntRtSb&VA-Sub.FS AFA & Linear sys	54 54	05JUL04A 05JUL04A	25JAN06 25JAN06	99	100	5	-211	-451										
8219	·	54						-211 -43	-451 -366										
8219 8218	EntRtSb&VA-Sub.FS AFA & Linear sys	54	05JUL04A	25JAN06	99	100	5												
8219 8218 8224	EntRtSb&VA-Sub.FS AFA & Linear sys EntRtNb-Sub.TVS in Tunnel	54 54 54	05JUL04A 07JUL04A	25JAN06 20JAN06	99	100	5	-43	-366 -378										

Act.	Activity	Orig Early	Early	%	DWP %				NOV 26		DEC 27		JAN 28		FEB 29		MA 30		APR 31	M
ID	Description	Dur Start	Finish	Compl.	Compl.	Dur	Float	arly Finis	14 21	28 5	12 19	26 2	9 16	23 30	6 13	20 27	7 6 13	20 27 3	10 17 24	1 8
	QPT./ MTRL.DETAIL SUBMITTAL	70 20410044	04MAY06	00	100	70	400	277												
8221	EntRtSb&VA-Sub.CMCS & ELV sys	78 26AUG04A	04IVIA Y 06	98	100	78	-169	-377												T
&M E	PT./MTRL.APPROVAL BY ENGINEER																			
7618	EntRtSb&VA-App. TVS in Tunnel	18 29JUL04A	17FEB06	85	100	18	-13	-377		İ										
7621	EntRtNb-App. TVS in Tunnel	18 29JUL04A	17FEB06	85	100	18	-43	-365												
6808	EntRtSb&VA-App. Tunnel Lgt sys	18 05AUG04A	14FEB06	80	100	15	-214	-347												
6878	EntRtNb-App. Tunnel Lgt sys	18 05AUG04A	17FEB06	80	100	18	-211	-347												
6802	EntRtSb&VA-App. LV main & submain dist. sys	18 13AUG04A	17FEB06	80	100	18	-193	-365												
6882	EntRtNb-App. LV main & submain dist. sys	18 13AUG04A	17FEB06	80	100	18	-181	-355												
6785	EntRtSb&VA-App. FS AFA & Linear sys	18 14SEP04A	17FEB06	70	100	18	-211	-446												
6880	EntRtNb-App. FS AFA & Linear sys	18 14SEP04A	17FEB06	70	100	18	-211	-437												
6798	EntRtSb&VA-App. CMCS & ELV sys	18 20SEP04A	17FEB06	88	100	18	-169	-299												
6877	EntRtNb-App. CMCS & ELV sys	18 20SEP04A	17FEB06	88	100	18	-169	-293			_									
6795	EntRtSb&VA-App. TVS control sys	18 12NOV04A	17FEB06	70	100	18	-139	-233												
6884	EntRtNb-App. TVS control sys	18 12NOV04A	17FEB06	70	100	18	-139	-221												
SIGN	& ENGINEERING																			
ERMA	NENT WORKS																			
UNNEL																				
1657	Design/ICE Check Tunnel Clading	24 03JAN06A	26JAN06	60	100	6	-20	-198												
1668	Eng Approve Dsg X-passage/Adit Fire Doors	12 20JAN06	10FEB06	0	100	12	-189	-392					•							
1659	Eng Approve Dsg Tunnel Clading	12 27JAN06	17FEB06	0	100	12	-20	-198												
1669	Issue Constr Dwgs X-passage/Adit Fire Doors	0	10FEB06	0	100	0	-189	-385							•					
1658	Issue Constr Dwgs Tunnel Clading	0	17FEB06	0	100	0	-20	-191							4					
	REMENT - MATERIAL																			
JNNEL	- Order/Manufact/Del Tunnel Cladding	200 29DEC05A	31JUL06		90	150	-52	-123												
	() and a v/N do not the act/Dal Trum and Cladeline		24 11 11 06	10	- 00	1.50	F0	400												

Act.	Activity	Orig	,	Early	%	DWP %	Rem	Total	Variance	NOV 26		DEC 27	J./ 2		FE 29		MA 30		APR 31	MAY 3
ID	Description	Dur	Start	Finish	Compi.	Compi.	Dur	Float	arıy Fınıs	14 21 28	8 5	12 19 26	2 9	6 23 3	0 6 13	20 27	6 13	20 27	3 10 17 24	1 8
TUNNEL		50	4455000	4445550		400		400	005						_				_	
1685	Order/Manufact/Del Fire Doors	50	11FEB06	11APR06	0	100	50	-189	-285										•	
	BOUND TUNNEL																			
6879	EntRtNb-Proc & Manuf. CMCS & ELV sys	180	25MAR05A	04SEP06	20	100	180	-169	-275											
6883	EntRtNb-Proc & Manuf. FS AFA & Linear sys	180	25MAR05A	24JUN06	20	100	120	-211	-359		<u> </u>			<u> </u>						
6885	EntRtNb-Proc & Manuf. ES Cabling	180	20MAY05A	24JUN06	65	100	120	-181	-277		<u> </u>			<u> </u>						
7622	EntRtNb-Proc & Manuf. TVS in Tunnel	180	09JUN05A	26MAY06	35	100	30	-109	-263		<u> </u>			<u> </u>						
6881	EntRtNb-Proc & Manuf. Tunnel Lgt sys	120	18FEB06	17JUL06	0	100	120	-211	-287											
6887	EntRtNb-Proc & Manuf. TVS control sys	180	18FEB06	25SEP06	0	100	180	-139	-221											
SOUTH	BOUND TUNNEL & V.A TUNNEL						ļ													
	EntRtSb&VA-Proc & Manuf. FS AFA & Linear sys	180	25MAR05A	24JUN06	20	100	120	-211	-368		<u> </u>			 						
6799	EntRtSb&VA-Proc & Manuf. CMCS & ELV sys	180	25MAR05A	04SEP06	20	100	180	-169	-281											
6803	EntRtSb&VA-Proc & Manuf. ES Cabling	180	20MAY05A	24JUN06	65	100	120	-193	-287					<u> </u>						
6809	EntRtSb&VA-Proc & Manuf. Tunnel Lgt sys	120	15FEB06	13JUL06	0	100	120	-214	-287											
6796	EntRtSb&VA-Proc & Manuf. TVS control sys	180	18FEB06	25SEP06	0	100	180	-139	-233											
MAJOR	EQUIPMENT DELIVERY													+						
TUNNEL	-																			
NORTH	BOUND TUNNEL																			
7623	EntRtNb-Del. TVS in Tunnel	72	01DEC05A	26MAY06	30	100	43	-109	-191											
SOUTH	BOUND TUNNEL & V.A TUNNEL						I													
7620	EntRtSb&VA-Del. TVS in Tunnel	72	12DEC05A	26MAY06	60	100	29	-109	-203					 						
CONST	RUCTION WORKS																			
TUNNEL	PREPARATION WORKS																			
TUNNEL	LINING																			
SOUTH PO			00.141122	10555		1.00	4-													
3321	Demobilise lining form NB (from SP) at VA/CP7	12	23JAN06	13FEB06	0	100	12	646	-118					L_ <u> ####</u>						
3323	Demobilise OHVD form NB (from SP) at VA/CP7	12	14FEB06	27FEB06	0	100	12	646	-118											
	Demobilise lining form NB (from NP) at VA/CP7	12	16FEB06	01MAR06	0	100	12	632	-125						_		-			1

										NOV		DEC		JAN			EB		MAR		APR	l N	ΑY
Act.	Activity	Orig		Early	%				Variance	20		27		20			10		20		24		32
ID	Description	Dur	Start	Finish	Compi.	Compi.	Dur	Float	ariy Finis	14 21 2	8 5	12 19	26 2	2 9 16	23 3	30 ₆	13 20	27 6	13 20 2	7 3	10 17 2	4 1 8	15
3736	Demobilise lining form SB (from NP) at VA/CP7	12	20FEB06	04MAR06	0	100	12	629	-137														
3739	Demobilise OHVD form SB (from NP) at VA/CP7	12	22MAR06	04APR06	0	100	12	615	-147														
3735	Demobilise lining form SB (from SP) at VA/CP7	12	30MAR06	13APR06	0	100	12	596	-173										[
3738	Demobilise OHVD form SB (from SP) at VA/CP7	12	18APR06	02MAY06	0	100	12	596	-173														
3322	Demobilise OHVD form NB (from NP) at VA/CP7	12	25APR06	10MAY06	0	100	12	590	-163														
NORTH	BOUND TUNNEL DRIVE	-	ļ	ļ			1																
	L INVERT																						
NORTH																							
	NB exc.grnd/foul water drain trough 148m(fr.NP)	27	03DEC05A	13JAN06A	100	100	0		-224														
3187	7 NB exc.grnd/foul water drain trough 129m(fr.NP)	24	14JAN06A	21JAN06	92	100	2	-18	-212														
	B NB exc.grnd/foul water drain trough 118m(fr.NP)	39	21JAN06	15MAR06	0	100	39	-18	-215														
	3 NB Invert Cleaning (fr.NP 128m)	22	29OCT05A	29DEC05A	100	100	0		-285		Ī												
	NB Invert Cleaning (fr.NP 139m)	23	07NOV05A	26JAN06	80	100	6	-26	-285														
	5 NB Invert Cleaning (fr.NP 150m)	24	12NOV05A	10FEB06	50	100	12	-26	-262														
	NB Invert Cleaning (fr.NP 148m)	24	03DEC05A	10FEB06	50	100	12	-26	-238														
3197	7 NB Invert Cleaning (fr.NP 129m)	22	11FEB06	08MAR06	0	100	22	-26	-238														
3198	NB Invert Cleaning (fr.NP 118m)	20	09MAR06	31MAR06	0	100	20	-26	-223														
335	NB Foulwater Gulley ENF-26 to ENF-27 [49m]	11	19DEC05A	29DEC05A	100	100	0		-145														
	NB Foulwater Gulley ENF-25 to ENF-26 [49m]	11	30DEC05A	04JAN06A	100	100	0		-138														
	NB Foulwater Gulley ENF-24 to ENF-25 [50m]	11	05JAN06A	10JAN06A	100	100	0		-132														
3348	NB Foulwater Gulley ENF-23 to ENF-24 [49m]	11	11JAN06A	13JAN06A	100	100	0		-124														
	7 NB Foulwater Gulley ENF-22 to ENF-23 [49m]	11	14JAN06A	16JAN06A	100	100	0		-115						l								
	NB Foulwater Gulley ENF-21 to ENF-22 [50m]	11		20JAN06	80	100	1	-6	-108														
	NB Foulwater Gulley ENF-20 to ENF-21 [49m]	11		10FEB06	0	100	11	-6	-108														
3344	NB Foulwater Gulley ENF-19 to ENF-20 [49m]	11	11FEB06	23FEB06	0	100	11	-6	-108														

Act.	Activity	Orig	Early	Early	%	DWP %	Rem	Total	Variance	NOV		DEC		JAI		FEB	MAR	APR	MAY
ID	Description	Dur		Finish		Compl.			arly Finis	26 14 21 2	28 5	27 12 19	26	28 2 9 10	6 23	29 30 6 13 20 2	30 27 6 13 20 27	31 31 31 34 (32 1 8 15
NORTH PO																			•
3343	NB Foulwater Gulley ENF-18 to ENF-19 [49m]	11	24FEB06	08MAR06	0	100	11	-6	-108										
3439	NB Ground water ENG-28 to ENG-29 [49m]	11	13DEC05A	17JAN06A	100	100	0		-185										
3438	NB Ground water ENG-27 to ENG-28 [50m]	11	19DEC05A	24DEC05A	100	100	0		-157										
3437	NB Ground water ENG-26 to ENG-27 [49m]	11	28DEC05A	05JAN06A	100	100	0		-153										
3436	NB Ground water ENG-25 to ENG-26 [49m]	11	05JAN06A	06JAN06A	100	100	0		-143										
3435	NB Ground water ENG-24 to ENG-25 [50m]	11	09JAN06A	18JAN06A	100	100	0		-142										
3434	NB Ground water ENG-23 to ENG-24 [49m]	11	18JAN06A	19JAN06A	100	100	0		-132						Ť				
3433	NB Ground water ENG-22 to ENG-23 [49m]	11	20JAN06	09FEB06	0	100	11	-27	-132										
3432	NB Ground water ENG-21 to ENG-22 [50m]	11	10FEB06	22FEB06	0	100	11	-27	-132										
3431	NB Ground water ENG-20 to ENG-21 [49m]	11	23FEB06	07MAR06	0	100	11	-27	-132										
3430	NB Ground water ENG-19 to ENG-20 [49m]	11	08MAR06	20MAR06	0	100	11	-27	-132										
3429	NB Ground water ENG-18 to ENG-19 [50m]	11	21MAR06	01APR06	0	100	11	-27	-132										
SOUTH PO	PRTAL																		
3228	NB Kicker/form part Service Trough (fr.SP) 146m	20	26NOV05A	22DEC05A	100	100	0		-189		T]						
3230	NB Kicker/form part Service Trough (fr.SP) 199m	28	16DEC05A	17JAN06A	100	100	0		-155										
3229	NB Kicker/form part Service Trough (fr.SP) 100m	14	23DEC05A	14JAN06A	100	100	0		-184										
3210	NB exc.grnd/foul water drain trough 253m(fr.SP)	50	20JAN06	27MAR06	0	100	50	-81	-325										
3211	NB exc.grnd/foul water drain trough 90m(fr.SP)	21	28MAR06	25APR06	0	100	21	-14	-321										
3212	NB exc.grnd/foul water drain trough 146m(fr.SP)	27	26APR06	29MAY06	0	100	27	-14	-317										
3216	NB Invert Cleaning [fr.SP] 253m	18	20JAN06	17FEB06	0	100	18	-81	-290										
	NB Invert Cleaning [fr.SP] 90m	20	01APR06	28APR06	0	100	20	-11	-321										
3324	NB Foulwater Gulley ENF-1A to ENF-1 [44m]	10	11FEB06	22FEB06	0	100	10	-81	-242										
3325	NB Foulwater Gulley ENF-1 to ENF-2 [50m]	11	23FEB06	07MAR06	0	100	11	-81	-242										
3326	NB Foulwater Gulley ENF-2 to ENF-3 [53m]	12	08MAR06	21MAR06	0	100	12	-81	-242										

ID.	Activity	Orig	Early	Early	%	DWP %	Rem	Total	Variance	NOV 26		DEC 27	JAN 28		FEB 29	MAR 30		APR 31	MAY :
ID	Description	Dur	Start	Finish	Compl.	Compl.	Dur	Float	arly Finis	14 21	28 5	12 19 26	2 9 16	23 30	29) 6 13 20 µ	27 6 13 2	20 27 3	10 17 24	
OUTH PO		44	00144 D00	004 PP00		400		0.4	0.40										
3327	NB Foulwater Gulley ENF-3 to ENF-4 [51m]	11	22MAR06	03APR06	0	100	11	-81	-242							•			
3328	NB Foulwater Gulley ENF-4 to ENF-5 [51m]	11	04APR06	20APR06	0	100	11	-81	-242										
0000	ND F. J. C. W. ENE S. ENE O. G. A. J.	11	0115000	0.4144.)/0.0		400	4.4	0.4	0.40									_	_
3329	NB Foulwater Gulley ENF-5 to ENF-6 [51m]	11	21APR06	04MAY06	0	100	11	-81	-242									_	_
3412	NB Ground water ENG-1B to ENG-2 [50m]	11	11FEB06	23FEB06	0	100	11	-72	-242										
3410	NB Ground water ENG-1C to ENG-1B [44m]	14	24FEB06	11MAR06	0	100	14	39	-242										
3413	NB Ground water ENG-2 to ENG-3 [53m]	12	24FEB06	09MAR06	0	100	12	-72	-242										
3414	NB Ground water ENG-3 to ENG-4 [51m]	11	10MAR06	22MAR06	0	100	11	-72	-242										
3411	NB Ground water ENG-1A to ENG-1B	6	13MAR06	18MAR06	0	100	6	39	-242										
3415	NB Ground water ENG-4 to ENG-5 [51m]	11	23MAR06	04APR06	0	100	11	-72	-242										
3416	NB Ground water ENG-5 to ENG-6 [51m]	11	06APR06	21APR06	0	100	11	-72	-242										
3417	NB Ground water ENG-6 to ENG-7 [50m]	11	22APR06	06MAY06	0	100	11	-72	-242										
JNNEL	LINING			l		1													
ORTH PO																			
	ND ND Arch Lining 450m Tab 4,000 to 4,000																		
3242	NB NP Arch Lining 150m Tch.1+980 to 1+830	30	08DEC05A	04JAN06A	100	100	0		-132										
	NB NP Arch Lining 157m Tch.1+830 to 1+673 VA		08DEC05A 05JAN06A	04JAN06A 15FEB06	100	100		-113	-132 -125						•				
3243	-	36	05JAN06A		66			-113							_				
3243 3251	NB NP Arch Lining 157m Tch.1+830 to 1+673 VA	36	05JAN06A	15FEB06	66	100	16	-113	-125			_			_				
3243 3251 3252	NB NP Arch Lining 157m Tch.1+830 to 1+673 VA NB NP OHVD 150m Tch.2+130 to 1+980	36 30 30	05JAN06A 18NOV05A	15FEB06 24DEC05A	66	100	16		-125 -144										
3243 3251 3252	NB NP Arch Lining 157m Tch.1+830 to 1+673 VA NB NP OHVD 150m Tch.2+130 to 1+980 NB NP OHVD 150m Tch.1+980 to 1+830 NB NP OHVD 157m Tch.1+830 to 1+673 VA	36 30 30	05JAN06A 18NOV05A 20JAN06	15FEB06 24DEC05A 03MAR06	66 100 0	100	16 0 30	-143	-125 -144 -163						•				
3243 3251 3252 3253 OUTH PC	NB NP Arch Lining 157m Tch.1+830 to 1+673 VA NB NP OHVD 150m Tch.2+130 to 1+980 NB NP OHVD 150m Tch.1+980 to 1+830 NB NP OHVD 157m Tch.1+830 to 1+673 VA	36 30 30 40	05JAN06A 18NOV05A 20JAN06 04MAR06	15FEB06 24DEC05A 03MAR06	66 100 0	100	16 0 30	-143	-125 -144 -163				•		•	•			
3243 3251 3252 3253 OUTH PC 3312	NB NP Arch Lining 157m Tch.1+830 to 1+673 VA NB NP OHVD 150m Tch.2+130 to 1+980 NB NP OHVD 150m Tch.1+980 to 1+830 NB NP OHVD 157m Tch.1+830 to 1+673 VA	36 30 30 40	05JAN06A 18NOV05A 20JAN06 04MAR06	15FEB06 24DEC05A 03MAR06 24APR06	66 100 0	100 100 100 100	16 0 30 40	-143	-125 -144 -163 -163										
3243 3251 3252 3253 OUTH PC 3312 3313	NB NP Arch Lining 157m Tch.1+830 to 1+673 VA NB NP OHVD 150m Tch.2+130 to 1+980 NB NP OHVD 150m Tch.1+980 to 1+830 NB NP OHVD 157m Tch.1+830 to 1+673 VA ORTAL NB SP Arch Lining 150m Tch.1+363 to 1+513	36 30 30 40 42 36	05JAN06A 18NOV05A 20JAN06 04MAR06 01DEC05A 28DEC05A	15FEB06 24DEC05A 03MAR06 24APR06 24DEC05A	66 100 0 0 100 94	100 100 100 100	16 0 30 40	-143 -143	-125 -144 -163 -163						•				
3243 3251 3252 3253 300TH PC 3312 3313 3316	NB NP Arch Lining 157m Tch.1+830 to 1+673 VA NB NP OHVD 150m Tch.2+130 to 1+980 NB NP OHVD 150m Tch.1+980 to 1+830 NB NP OHVD 157m Tch.1+830 to 1+673 VA ORTAL NB SP Arch Lining 150m Tch.1+363 to 1+513 NB SP Arch Lining 130m Tch.1+513 to 1+643	36 30 30 40 42 36 30	05JAN06A 18NOV05A 20JAN06 04MAR06 01DEC05A 28DEC05A	15FEB06 24DEC05A 03MAR06 24APR06 24DEC05A 21JAN06	66 100 0 0 100 94	100 100 100 100 100	16 0 30 40 0 2	-143 -143	-125 -144 -163 -163 -133 -118 -139									•	
3243 3251 3252 3253 300TH PC 3312 3313 3316 3317	NB NP Arch Lining 157m Tch.1+830 to 1+673 VA NB NP OHVD 150m Tch.2+130 to 1+980 NB NP OHVD 150m Tch.1+980 to 1+830 NB NP OHVD 157m Tch.1+830 to 1+673 VA ORTAL NB SP Arch Lining 150m Tch.1+363 to 1+513 NB SP Arch Lining 130m Tch.1+513 to 1+643 NB NP OHVD 150m Tch.1+363 to 1+513 NB NP OHVD 130m Tch.1+513 to 1+643 NB NP OHVD 130m Tch.1+513 to 1+643	36 30 30 40 42 36 30	05JAN06A 18NOV05A 20JAN06 04MAR06 01DEC05A 28DEC05A 14DEC05A	15FEB06 24DEC05A 03MAR06 24APR06 24DEC05A 21JAN06 11JAN06A	66 100 0 0 100 94 100	100 100 100 100 100 100	16 0 30 40 0 2	-143 -143	-125 -144 -163 -163 -133 -118 -139										
3243 3251 3252 3253 001TH PC 3312 3313 3316 3317 UNNEL ERVICE	NB NP Arch Lining 157m Tch.1+830 to 1+673 VA NB NP OHVD 150m Tch.2+130 to 1+980 NB NP OHVD 150m Tch.1+980 to 1+830 NB NP OHVD 157m Tch.1+830 to 1+673 VA ORTAL NB SP Arch Lining 150m Tch.1+363 to 1+513 NB SP Arch Lining 130m Tch.1+513 to 1+643 NB NP OHVD 150m Tch.1+363 to 1+513 NB NP OHVD 130m Tch.1+513 to 1+643	36 30 30 40 42 36 30 38	05JAN06A 18NOV05A 20JAN06 04MAR06 01DEC05A 28DEC05A 14DEC05A 12JAN06A	15FEB06 24DEC05A 03MAR06 24APR06 24DEC05A 21JAN06 11JAN06A	66 100 0 0 100 94 100	100 100 100 100 100 100	16 0 30 40 0 2	-143 -143	-125 -144 -163 -163 -133 -118 -139										

										Nov		DEO			14.51		FED		MAD		400		
Act.	Activity	Orig	-	Early	%				Variance	NOV 26		DEC 27			IAN 28		FEB 29		MAR 30		APR 31		AY 32
ID SERVICE:	Description TROUGH & UTILITIES	Dur	Start	Finish	Compi.	Compi.	Dur	Float	ariy Finis	14 21 2	8 5	12 1	9 26	2 9	16 23	30 6	13 20	27 6	13 20	0 27	3 10 17 2	4 1 8	15
	NB service trough 150m Tch.2+430 to 2+280 fr.NP	23	19DEC05A	27JAN06	29	100	7	-190	-221						+	I							
3532	NB service trough 150m Tch.2+280 to 2+130 fr.NP	23	06FEB06	03MAR06	0	100	23	-178	-214														
3533	NB service trough 150m Tch.2+130 to 1+980 fr.NP	23	04MAR06	30MAR06	0	100	23	-178	-207														
3534	NB service trough 150m Tch.1+980 to 1+830 fr.NP	23	31MAR06	02MAY06	0	100	23	-178	-200														
3537	NB service trough 150m Tch.1+063 to 1+213 fr.SP	23	20JAN06	23FEB06	0	100	23	-182	-244														
	NB service trough 150m Tch.1+213 to 1+363 fr.SP	23	24FEB06	22MAR06	0	100	23	-182	-225												_		
	NB service trough 150m Tch.1+363 to 1+513 fr.SP	23	23MAR06	22APR06	0	100	23	-182	-206										•				
	NB service trough 160m Tch.1+513 to 1+673 fr.SP NB NP 200 main 183m Tch.3+063 to 2+880 fr.NP	24	24APR06 08DEC05A	23MAY06 29DEC05A	100	100	0	-182	-191 -315														
	NB NP 200 main 150m Tch.2+880 to 2+730 fr.NP	23	30DEC05A	10JAN06A	100	100	0		-300														
	NB NP 200 main 150m Tch.2+730 to 2+580 fr.NP	23	11JAN06A	16JAN06A	100	100	0		-275														
	NB NP 200 main 150m Tch.2+580 to 2+430 fr.NP	23	17JAN06A	26JAN06	20	100	6	-196	-254														
3515	NB NP 200 main 150m Tch.2+430 to 2+280 fr.NP	23	27JAN06	02MAR06	0	100	23	-196	-247														
3516	NB NP 200 main 150m Tch.2+280 to 2+130 fr.NP	23	03MAR06	29MAR06	0	100	23	-196	-240														
3517	NB NP 200 main 150m Tch.2+130 to 1+980 fr.NP	23	30MAR06	29APR06	0	100	23	-196	-233						+								
3520	NB SP 200 main 150m Tch.1+063 to 1+213 fr.SP	23	25JAN06	28FEB06	0	100	23	-182	-252						•			•					
3521	NB SP 200 main 150m Tch.1+213 to 1+363 fr.SP	23	01MAR06	27MAR06	0	100	23	-182	-233														
	NB SP 200 main 150m Tch.1+363 to 1+513 fr.SP	23	28MAR06	27APR06	0	100	23	-182	-214														
	NB SP 200 main 160m Tch.1+513 to 1+673 fr.SP	24	28APR06	27MAY06	0	100	24	-182	-199														
	NB NP - 50% TCSS Containment KD6	60	06FEB06	20APR06	0	100	60	-140	-221														
	NB NP - Remain 50% TCSS Contain't KD6	63	23MAR06	12JUN06	0	100	63	-182	-199														
	E & RC SLAB NB Invert Drainage & RC.Slab - rightside 650m	54	05DEC05A	12JAN06A	100	100	0		-145						1								
															<u>'</u>								
3587	NB Invert Drainage & RC.Slab - leftside 650m	54	07DEC05A	12JAN06A	100	100	0		-127						ı								

Description Dur Start Finish Compal	Act.	Activity	Orig		Early	%	DWP %				NOV 26)EC 27	JA 28		FEB 29		MAR 30	APR 31	MA
DRIBNINGE ARD SAME DRIBNINGE ARD SAME STORY IN SECURITY SAME IN SAME IN SECURITY	ID	Description	Dur	Start	Finish	Compl.	Compl.	Dur	Float	arly Finis	14 21 2	3 5 12	2 19 26	2 9 1	6 23 3	0 6 13 20	27 6	13 20 27	3 10 17 24	1 8
SSS44 NB Invert Drainage & RC. Slab - rightside 650m						_														
\$585 NB Invert Drainage & R.C. Slab - rightside 650m	3588 N	NB Invert Drainage & RC.Slab - leftside 650m	54	20JAN06	31MAR06	0	100	54	24	-133									7	
\$585 NB Invert Drainage & R.C. Slab - rightside 650m																				
WALL PANELS 3606 NB VE Panel Support System - rightside 650m 23 20,JAN06 23 FEB06 0 100 23 -129 -175	3584 N	NB Invert Drainage & RC.Slab - rightside 650m	54	21JAN06	01APR06	0	100	54	-27	-152									-	
WALL PANELS 3606 NB VE Panel Support System - rightside 650m 23 20,JAN06 23 FEB06 0 100 23 -129 -175																				
3606 NB VE Panel Support System - rightside 650m 23 20JAN06 23FEB06 0 100 23 -129 -175 3607 NB VE Panel Support System - rightside 650m 23 24FEB06 22MAR06 0 100 23 -129 -175 3608 NB VE Panel Support System - rightside 650m 23 23MAR06 22APR06 0 100 23 -129 -175 3610 NB VE Panel Support System - leftside 650m 23 24APR06 22MAY06 0 100 23 -129 -175 F.S WORKS TUNEL VIDNANT & HOSE REEL 6893 Enrikthb-Wet dist. (HRVHyd) 1st fix 60 10APR06 24JUN06 0 100 60 -61 -197 ELECTRICAL WORKS MAIN & SUBLAMAN DISTRIBUTION 6897 Enrikthb-VL, LV main & submain dist. 1st fix 84 20JAN06 12MAY06 0 100 96 -85 -217 TUNNEL VICTEMAL LIGHTING 6893 Enrikthb-Final circuit 1st fix 96 25FEB06 24JUN06 0 100 96 -85 -217 TUNNEL VICTEMAL LIGHTING 6893 Enrikthb-Tunnel Ligt sys 96 04JAN06A 26MAY06 3 100 96 -121 -197 ELV WORKS ELV WORKS ELV WORKS 6895 Enrikthb-Tunnel Ligt sys 96 04JAN06A 26APR06 5 100 72 -109 -191 TUNNEL VENTILATION SYSTEM TUNNEL VE	3585 N	NB Invert Drainage & RC.Slab - rightside 650m	54	03APR06	12JUN06	0	100	54	-27	-152										_
3606 NB VE Panel Support System - rightside 650m 23 20JAN06 23FEB06 0 100 23 -129 -175 3607 NB VE Panel Support System - rightside 650m 23 24FEB06 22MAR06 0 100 23 -129 -175 3608 NB VE Panel Support System - rightside 650m 23 23MAR06 22APR06 0 100 23 -129 -175 3610 NB VE Panel Support System - leftside 650m 23 24APR06 22MAY06 0 100 23 -129 -175 FINAL INDOM'S A HOSE REEL 6683 EniRNb-Wet dist. (HR/Hyd) 1st fix 60 10APR06 24JUN06 0 100 60 -61 -197 ELECTRICAL WORKS MAIN & SUB-JAWN DISTRIBUTION 6697 EniRNb-Wet dist. (HR/Hyd) 2nd fix 60 10APR06 24JUN06 0 100 60 -61 -197 ELECTRICAL WORKS MAIN & SUB-JAWN DISTRIBUTION 6697 EniRNb-Hyd in Submain dist. 1st fix 84 20JAN06 12MAY06 0 100 96 -85 -217 TUNNEL / EXTERNAL LIGHTING 66984 EniRNb-Tunnel Ligt sys 96 04JAN06A 26MAY06 3 100 96 -121 -197 ELV WORKS ELV MORK WORKS SELV MORK WORKS TUNNEL VENTILATION SYSTEM TUNNEL VENTILA																				
3607 NB VE Panel Support System - rightside 650m 23 24FEB06 22MAR06 0 100 23 -129 -175 3608 NB VE Panel Support System - infinishe 650m 23 23MAR06 22APR06 0 100 23 -129 -175 3610 NB VE Panel Support System - leftside 650m 23 24APR06 22MAY06 0 100 23 -129 -175 TUNNEL PYDRANT & HOSE REEL 6893 Enrikhh-Wet dist. (HR/Hyd) 1st fix 60 20JAN06 08APR06 1 100 60 -91 -197 6899 Enrikhh-Wet dist. (HR/Hyd) 2nd fix 60 10APR06 24JUN06 0 100 60 -61 -197 6899 Enrikhh-Hyd Jand fix 84 20JAN06 12MAY06 0 100 84 -97 -191 FINAL CRUTT TUNNEL PYDRANT & HOSE REEL 6893 Enrikhh-Tunnel Lgt sys 96 04JAN06A 26MAY06 3 100 96 -121 -197 ELLY WISC, WORKS 8894 Enrikhh-Tunnel Lgt sys 96 04JAN06A 26MAY06 3 100 96 -121 -197 ELLY WISC, WORKS 6895 Enrikhh-Tunnel Lgt sys 96 04JAN06A 26APR06 5 100 72 -109 -191 TUNNEL VERTILATION SYSTEM TUNNEL VERTI			1			T -											_			
3608 NB VE Panel Support System - infistide 650m 23 23MAR06 22APR06 0 100 23 -129 -175 3610 NB VE Panel Support System - leftside 650m 23 24APR06 22MAY06 0 100 23 -129 -175 SWORKS TUNNEL HYDRAIT à HOSE REEL 6893 Enrikthb-Wet dist. (HR/Hyd) 1st fix 60 20JAN06 08APR06 1 100 60 -91 -197 6899 Enrikthb-Wet dist. (HR/Hyd) 2nd fix 60 10APR06 24JUN06 0 100 60 -61 -197 ELECTRICAL WORKS MANN & SUB-MAN DISTRIBUTION 6897 Enrikthb-Hy L LV main & submain dist. 1st fix 96 25FEB06 24JUN06 0 100 96 -85 -217 TUNNEL HYDRAIL LIGHTING 6894 Enrikthb-Tunnel Lgt sys 96 04JAN06A 26MAY06 3 100 96 -121 -197 ELV WORKS 6895 Enrikthb-CMCS&other 90 10APR06 31JUL06 0 100 90 -91 -197 TUNNEL HYBRIATON 6996 Enrikthb-CMCS&other 90 10APR06 31JUL06 0 100 90 -91 -197 TUNNEL LYSTATON 69904 Enrikthb-TVS Tunnel vent. & SE 2nd fix 72 04JAN06A 26APR06 5 100 72 -109 -191 69904 Enrikthb-TVS Tunnel vent. & SE 2nd fix 96 27APR06 21AUG06 0 100 96 -109 -191 FINAL CHINDS SYSTEM	3606 N	NB VE Panel Support System - rightside 650m	23	20JAN06	23FEB06	0	100	23	-129	-175					T -		-			
3608 NB VE Panel Support System - rightside 650m 23 23MAR06 22APR06 0 100 23 -129 -175 3610 NB VE Panel Support System - leftside 650m 23 24APR06 22MAY06 0 100 23 -129 -175 FS WORKS TUNNEL HYDRORN TA HOSE REEL 6893 EntRiNb-Wet dist. (HR/Hyd) 1st fix 60 20JAN06 08APR06 1 100 60 -91 -197 6899 EntRiNb-Wet dist. (HR/Hyd) 2nd fix 60 10APR06 24JUN06 0 100 60 -61 -197 ELECTRICAL WORKS MAN 8 subs MANN DISTRIBUTION 6897 EntRiNb-Hyd, LV main & submain dist. 1st fix 84 20JAN06 12MAY06 0 100 96 -85 -217 TINNEL HYDRORN LIGHTING 6894 EntRiNb-Truncil circuit 1st fix 96 25FEB06 24JUN06 0 100 96 -85 -217 TINNEL HYBROL LIGHTING 6895 EntRiNb-TVOS Storber 90 10APR06 31JUL06 0 100 90 -91 -197 TUNNEL YETTRATON 6986 EntRiNb-TVS Tunnel vent. & SE 2nd fix 72 04JAN06A 26APR06 5 100 72 -109 -191 6904 EntRiNb-TVS Tunnel vent. & SE 2nd fix 96 27APR06 21AUC06 0 100 96 -109 -191 PNEUMANIC SYSTEM	0007	UDVE D 10 10 11111 050		0.455500	00144 D00		400	-00	400	475								_		
3610 NB VE Panel Support System - leftside 650m 23 24APR06 22MAY06 0 100 23 -129 -175 F.S WORKS TUNNEL HYDRANT & HOSE REEL 6893 EntRithb-Wet dist. (HR/Hyd) 1st fix 60 20JAN06 08APR06 1 100 60 -91 -197 6899 EntRithb-Wet dist. (HR/Hyd) 2nd fix 60 10APR06 24JUN06 0 100 60 -61 -197 ELECTRICAL WORKS MINI & SUB-MAIN DISTRIBUTION 6897 EntRithb-Hy, LV main & submain dist. 1st fix 84 20JAN06 12MAY06 0 100 96 -85 -217 TUNNEL HYDRANT includit Its fix 96 25FEB06 24JUN06 0 100 96 -85 -217 TUNNEL YETERNAL LICHTING 6894 EntRithb-Tunnel Lgt sys 96 04JAN06A 26MAY06 3 100 96 -121 -197 ELV WORKS 6895 EntRithb-CMCS&other 90 10APR06 31JUL06 0 100 90 -91 -197 TUNNEL VENTILATION SYSTEM TUNNEL WENTLATION SYSTEM TUNNEL WENTLATION SYSTEM TUNNEL WENTLATION 1 & SE 2nd fix 96 27APR06 21AUG06 0 100 96 -109 -191 PNEUMANTC SYSTEM	3607 N	NB VE Panel Support System - rightside 650m	23	24FEB06	22MAR06	0	100	23	-129	-1/5						ļ	<u> </u>			
3610 NB VE Panel Support System - leftside 650m 23 24APR06 22MAY06 0 100 23 -129 -175 F.S WORKS TUNNEL HYDRANT & HOSE REEL 6893 EntRithb-Wet dist. (HR/Hyd) 1st fix 60 20JAN06 08APR06 1 100 60 -91 -197 6899 EntRithb-Wet dist. (HR/Hyd) 2nd fix 60 10APR06 24JUN06 0 100 60 -61 -197 ELECTRICAL WORKS MINI & SUB-MAIN DISTRIBUTION 6897 EntRithb-Hy, LV main & submain dist. 1st fix 84 20JAN06 12MAY06 0 100 96 -85 -217 TUNNEL HYDRANT includit Its fix 96 25FEB06 24JUN06 0 100 96 -85 -217 TUNNEL YETERNAL LICHTING 6894 EntRithb-Tunnel Lgt sys 96 04JAN06A 26MAY06 3 100 96 -121 -197 ELV WORKS 6895 EntRithb-CMCS&other 90 10APR06 31JUL06 0 100 90 -91 -197 TUNNEL VENTILATION SYSTEM TUNNEL WENTLATION SYSTEM TUNNEL WENTLATION SYSTEM TUNNEL WENTLATION 1 & SE 2nd fix 96 27APR06 21AUG06 0 100 96 -109 -191 PNEUMANTC SYSTEM	0000	UD VE Dead Comment Content minktoids 050m	00	00144 D00	004 DD00	0	400	00	400	475										
F. S. WORKS TUNNEL HYDRANT & HOSE REEL	3608 1	NB VE Panei Support System - rightside 650m	23	23NAR06	22APR06	0	100	23	-129	-175								_	_	
FS WORKS TUNNEL HYDRANT & HOSE REEL	2010 N	UR VE Danal Cunnart Custom Latterida CEOm	22	2440000	22144700	_	100	22	100	175										
TUNNEL / EXTERNAL LIGHTING 6894 EntRIND-TVS Tunnel Lighting 6894 EntRIND-CMCS&other 90 10APR06 21AUR06 0 100 90 -91 -197 TUNNEL / VENTILATION SYSTEM TUNNEL / VENTILATION 6896 EntRIND-TVS Tunnel vent. & SE 2nd fix 96 27APR06 21AUR06 0 100 96 -109 -191 PNEUMATIC SYSTEM	3610 1	NB VE Panel Support System - lettside 650m	23	24APRU6	22IVIA 1 U6	0	100	23	-129	-175										T
TUNNEL / EXTERNAL LIGHTING 6894 EntRIND-TVS Tunnel Lighting 6894 EntRIND-CMCS&other 90 10APR06 21AUR06 0 100 90 -91 -197 TUNNEL / VENTILATION SYSTEM TUNNEL / VENTILATION 6896 EntRIND-TVS Tunnel vent. & SE 2nd fix 96 27APR06 21AUR06 0 100 96 -109 -191 PNEUMATIC SYSTEM		VO					1								_					-
ENDINE FINAL CIRCUIT FIN																				
6899 EntRiNb-Wet dist. (HR/Hyd) 2nd fix 60 10APR06 24JUN06 0 100 60 -61 -197 ELECTRICAL WORKS MANN & SUB-MANN DISTRIBUTION 6897 EntRiNb-HV, LV main & submain dist. 1st fix 84 20JAN06 12MAY06 0 100 84 -97 -191 FINAL CIRCUIT 7576 EntRiNb-Final circuit 1st fix 96 25FEB06 24JUN06 0 100 96 -85 -217 TUNNEL / EXTERNAL LIGHTING 6894 EntRiNb-Tunnel Lgt sys 96 04JAN06A 26MAY06 3 100 96 -121 -197 ELV WORKS ELV WORKS 6895 EntRiNb-CMCS&other 90 10APR06 31JUL06 0 100 90 -91 -197 TUNNEL VENTILATION SYSTEM TUNNEL VENTILATION SYSTEM TUNNEL VENTILATION 6896 EntRiNb-TVS Tunnel vent. & SE 1st fix 72 04JAN06A 26APR06 5 100 72 -109 -191 PNEUMATIC SYSTEM			60	20 14 1106	004 DD06	1	100	60	01	107										
MAIN & SUB-MAIN DISTRIBUTION	0093	ETILKTIND-Wet dist. (HR/Hyd) 1st lix	00	ZUJANUO	UOAPRUO	'	100	60	-91	-197					T					
ELECTRICAL WORKS MAIN & SUB-MAIN DISTRIBUTION 6897 EntRiNb-HV, LV main & submain dist. 1st fix	6900 E	EntPtNIh Wat diet (HP/Hvd) 2nd fiv	60	1040006	24 11 10106	0	100	60	61	107										
MAIN & SUB-MAIN DISTRIBUTION 6897 EntRiNb-HV, LV main & submain dist. 1st fix 84	0099	ETIININD-Wet dist. (HN/Hyd) Zhd lix	00	TUAFRUU	24301100	0	100	00	-01	-197									_	T
MAIN & SUB-MAIN DISTRIBUTION 6897 EntRiNb-HV, LV main & submain dist. 1st fix 84	ECTRIC	CAL WORKS		l			1													+
6897 EntRinb-HV, LV main & submain dist. 1st fix 84 20JAN06 12MAY06 0 100 84 -97 -191																				
FINAL CIRCUIT 7576 EntRtNb-Final circuit 1st fix 96 25FEB06 24JUN06 0 100 96 -85 -217 TUNNEL / EXTERNAL LIGHTING 6894 EntRtNb-Tunnel Lgt sys 96 04JAN06A 26MAY06 3 100 96 -121 -197 ELV WORKS ELV MINSC. WORKS 6895 EntRtNb-CMCS&other 90 10APR06 31JUL06 0 100 90 -91 -197 TUNNEL VENTILATION SYSTEM TUNNEL VENTILATION 6896 EntRtNb-TVS Tunnel vent. & SE 1st fix 72 04JAN06A 26APR06 5 100 72 -109 -191 6904 EntRtNb-TVS Tunnel vent. & SE 2nd fix 96 27APR06 21AUG06 0 100 96 -109 -191			84	20.IAN06	12MAY06	0	100	84	-97	-191					_					
Tounel / Entrity Steel Final circuit 1st fix Steel S	0007	Thirting Tiv, Ev main a submain dist. 1st fix	0 -	200711100	121117 (100		100	0-1	01	101					T					
Tounel / Entrity Steel Final circuit 1st fix Steel S	NAL CIRCU	UIT	- 1	1		ı	1	1	ļ											1
TUNNEL /ENTERNAL LIGHTING 6894 EntRtNb-Tunnel Lgt sys 96 04JAN06A 26MAY06 3 100 96 -121 -197 ELV WORKS ELV MISC. WORKS 6895 EntRtNb-CMCS&other 90 10APR06 31JUL06 0 100 90 -91 -197 TUNNEL VENTILATION SYSTEM TUNNEL VENTILATION 6896 EntRtNb-TVS Tunnel vent. & SE 1st fix 72 04JAN06A 26APR06 5 100 72 -109 -191 6904 EntRtNb-TVS Tunnel vent. & SE 2nd fix 96 27APR06 21AUG06 0 100 96 -109 -191	7576 E	EntRtNb-Final circuit 1st fix	96	25FEB06	24JUN06	0	100	96	-85	-217										
6894 EntRtNb-Tunnel Lgt sys 96 04JAN06A 26MAY06 3 100 96 -121 -197																				
ELV WORKS ELV MISC. WORKS 6895 EntRtNb-CMCS&other 90 10APR06 31JUL06 0 100 90 -91 -197 TUNNEL VENTILATION SYSTEM TUNNEL VENTILATION 6896 EntRtNb-TVS Tunnel vent. & SE 1st fix 72 04JAN06A 26APR06 5 100 72 -109 -191 6904 EntRtNb-TVS Tunnel vent. & SE 2nd fix 96 27APR06 21AUG06 0 100 96 -109 -191 PNEUMATIC SYSTEM	ID AINAGE & 1 3588 NE 3588 NE 3588 NE 3584 NE 3585 NE 3606 NE 3607 NE 3608 NE 3610 NE 3608 NE 3610 NE 6899 En 6899 En ECTRICA IN & SUB-M 6897 En NNEL / EXT 6894 En V WORK V MISC. WC 6895 En NNEL VEN NNEL VEN 6896 En 6890 En 6890 En 6890 En	XTERNAL LIGHTING				•	•													
ELV MISC. WORKS 6895 EntRtNb-CMCS&other 90 10APR06 31JUL06 0 100 90 -91 -197 TUNNEL VENTILATION SYSTEM TUNNEL VENTILATION 6896 EntRtNb-TVS Tunnel vent. & SE 1st fix 72 04JAN06A 26APR06 5 100 72 -109 -191 6904 EntRtNb-TVS Tunnel vent. & SE 2nd fix 96 27APR06 21AUG06 0 100 96 -109 -191 PNEUMATIC SYSTEM	6894 E	EntRtNb-Tunnel Lgt sys	96	04JAN06A	26MAY06	3	100	96	-121	-197					-					
ELV MISC. WORKS 6895 EntRtNb-CMCS&other 90 10APR06 31JUL06 0 100 90 -91 -197 TUNNEL VENTILATION SYSTEM TUNNEL VENTILATION 6896 EntRtNb-TVS Tunnel vent. & SE 1st fix 72 04JAN06A 26APR06 5 100 72 -109 -191 6904 EntRtNb-TVS Tunnel vent. & SE 2nd fix 96 27APR06 21AUG06 0 100 96 -109 -191 PNEUMATIC SYSTEM																				
6895 EntRtNb-CMCS&other 90 10APR06 31JUL06 0 100 90 -91 -197	V WOR	KKS CONTRACTOR CONTRAC																		
TUNNEL VENTILATION SYSTEM TUNNEL VENTILATION 6896 EntRtNb-TVS Tunnel vent. & SE 1st fix 72 04JAN06A 26APR06 5 100 72 -109 -191 6904 EntRtNb-TVS Tunnel vent. & SE 2nd fix 96 27APR06 21AUG06 0 100 96 -109 -191 PNEUMATIC SYSTEM	V MISC. W	NORKS				_														
TUNNEL VENTILATION	6895 E	EntRtNb-CMCS&other	90	10APR06	31JUL06	0	100	90	-91	-197										
TUNNEL VENTILATION 6896 EntRtNb-TVS Tunnel vent. & SE 1st fix 72 04JAN06A 26APR06 5 100 72 -109 -191 -19																				
6896 EntRtNb-TVS Tunnel vent. & SE 1st fix 72 04JAN06A 26APR06 5 100 72 -109 -191 6904 EntRtNb-TVS Tunnel vent. & SE 2nd fix 96 27APR06 21AUG06 0 100 96 -109 -191 PNEUMATIC SYSTEM	JNNEL V	VENTILATION SYSTEM																		
6904 EntRtNb-TVS Tunnel vent. & SE 2nd fix 96 27APR06 21AUG06 0 100 96 -109 -191 PNEUMATIC SYSTEM																				
PNEUMATIC SYSTEM	6896 E	EntRtNb-TVS Tunnel vent. & SE 1st fix	72	04JAN06A	26APR06	5	100	72	-109	-191					_					
PNEUMATIC SYSTEM																				
	6904 E	EntRtNb-TVS Tunnel vent. & SE 2nd fix	96	27APR06	21AUG06	0	100	96	-109	-191										
							l													
6905 EntRtNb-TVS pneumatic 1st fix 72 27APR06 24JUL06 0 100 72 -55 -191			1																_	
	6905 E	entRtNb-TVS pneumatic 1st fix	72	27APR06	24JUL06	0	100	72	-55	-191									_	
							L													Ш_

Act.	Activity	Orig	Early	Early	%	DWP %	Rem	Total	Variance	NOV			EC		JAN			EB		MAR		APR		MAY
_ ID	Description	Dur		Finish		Compl.			arly Finis	26 14 21	28	5 12	27 : 19 26	2 9	28 16	23 3	0 6	29 13 ₂ 0	27 6	30 13 2	20 27	31 3 ₁ 10 ₁ 17	24 1	8 15
TUNNE	DRIVE SOUTHBOUND				·										Ċ		•	'						
TUNNEL	INVERT														- 1									
NORTH P	DRTAL																							
1913	SB Kicker/form part Service Trough (fr.NP) 213m	30	20JAN06	08FEB06	68	100	10	-110	-153						T									
1579	SB exc.grnd/foul water drain trough 151m(fr.NP)	28	19NOV05A	06JAN06A	100	100	0		-257		T													
1580	SB exc.grnd/foul water drain trough 137m(fr.NP)	25	07JAN06A	19JAN06A	100	100	0		-242						7									
1581	SB exc.grnd/foul water drain trough 152m(fr.NP)	28	20JAN06	01MAR06	0	100	28	-16	-246						Ť									
1582	SB exc.grnd/foul water drain trough 142m(fr.NP)	26	20JAN06	27FEB06	0	100	26	-16	-221						Ť									
3150	SB exc.grnd/foul water drain trough 213m(fr.NP)	39	04MAR06	22APR06	0	100	39	-16	-221														1	
1595	SB Invert Cleaning (fr.NP) 162m	22	07NOV05A	03JAN06A	100	100	0		-309		Ť													
1596	SB Invert Cleaning (fr.NP) 152m	18	24NOV05A	10JAN06A	100	100	0		-288		Ť													
	SB Invert Cleaning (fr.NP) 150m	18	11JAN06A	07FEB06	50	100	9	-10	-274						Ħ									
1598	SB Invert Cleaning (fr.NP) 137m	12	13JAN06A	07FEB06	25	100	9	-10	-248															
1599	SB Invert Cleaning (fr.NP) 152m	18	14JAN06A	07FEB06	50	100	9	-10	-224						Ħ									
1600	SB Invert Cleaning (fr.NP) 142m	16	13FEB06	02MAR06	0	100	16	-6	-221															
1601	SB Invert Cleaning (fr.NP) 213m	30	18MAR06	26APR06	0	100	30	-16	-221															
3393	SB Foulwater Gulley ESF-25 to ESF-26 [50m]	11	06DEC05A	05JAN06A	100	100	0		-140															
3392	SB Foulwater Gulley ESF-24 to ESF-25 [51m]	11	07JAN06A	12JAN06A	100	100	0		-135															
	SB Foulwater Gulley ESF-23 to ESF-24 [51m]	11	13JAN06A	16JAN06A	100	100	0		-127															
	SB Foulwater Gulley ESF-22 to ESF-23 [51m]	11		25JAN06	50	100	5	7	-124															
3389	SB Foulwater Gulley ESF-21 to ESF-22 [50m]	11	26JAN06	15FEB06	0	100	11	7	-124															
	SB Foulwater Gulley ESF-20 to ESF-21 [51m]	11	16FEB06	28FEB06	0	100	11	7	-124															
	SB Foulwater Gulley ESF-19 to ESF-20 [51m]	11	01MAR06	13MAR06	0	100	11	7	-124															
3386	SB Foulwater Gulley ESF-18 to ESF-19 [50m]	11	14MAR06	25MAR06	0	100	11	7	-124															
3480	SB Ground water ESG-25 to ESG-26 [50m]	11	09DEC05A	31DEC05A	100	100	0		-129															
			•	•	•	•	•	•						-	_	-			-					


Act.	Activity	Orig	Early	Early	%	DWP %	Rem	Total	Variance	NOV		DEC		AN	FEB		MAR	APR	MAY
ID	Description	Dur	Start	Finish		Compl.				26 14 21 2	28 5 .1	27 2 19 26	2 9	28 16 23	29 30 6 13 2	20 27	30 6 13 20 27	31 31 31 324 1	32 1 8 15
NORTH P	ORTAL											_ .0 =0			, , , , , , , , , , , , , , , , , , ,	, , ,	, , o peo per	- 10 11 p. 7	, J.
3482	SB Ground water ESG-27 to ESG-28 [51m]	11	09DEC05A	31DEC05A	100	100	0		-151										
3479	SB Ground water ESG-24 to ESG-25 [51m]	11	03JAN06A	17JAN06A	100	100	0		-131										
3481	SB Ground water ESG-26 to ESG-27 [51m]	11	03JAN06A	05JAN06A	100	100	0		-143										
3478	SB Ground water ESG-23 to ESG-24 [51m]	11	16JAN06A	19JAN06A	100	100	0		-122										
3477	SB Ground water ESG-22 to ESG-23 [51m]	2	08FEB06	09FEB06	0	100	2	-10	-122										
3476	SB Ground water ESG-21 to ESG-22 [50m]	11	10FEB06	22FEB06	0	100	11	-10	-122										
3475	SB Ground water ESG-20 to ESG-21 [51m]	11	23FEB06	07MAR06	0	100	11	-10	-122						1				
3474	SB Ground water ESG-19 to ESG-20 [102m]	22	08MAR06	01APR06	0	100	22	-10	-122										
3473	SB Ground water ESG-18 to ESG-19 [50m]	11	11APR06	26APR06	0	100	11	-16	-128	1									
SOUTH PO	ORTAL					,	,												
3743	SB Kicker/form part Service Trough (fr.SP) 150m	22	11DEC05A	21JAN06	90	100	2	-146	-205					1					
3744	SB Kicker/form part Service Trough (fr.SP) 192m	27	23JAN06	02MAR06	0	100	27	-140	-205										
1583	SB exc.grnd/foul water drain trough 89m(fr.SP)	12	20JAN06	10FEB06	0	100	12	-125	-310										
1586	SB exc.grnd/foul water drain trough 342m	60	20JAN06	08APR06	0	100	60	-72	-291										
1584	SB exc.grnd/foul water drain trough 150m(fr.SP)	41	11FEB06	30MAR06	0	100	41	13	-284										
1311	SB Invert Cleaning (fr.SP) 239m	66	11FEB06	04MAY06	0	100	66	-6	-303										
3166	SB Invert Cleaning (fr.SP 342m)	48	18FEB06	19APR06	0	100	48	-72	-291										
3368	SB Foulwater Gulley ESF-1 to ESF-2 [48m]	11	11FEB06	23FEB06	0	100	11	-125	-219										
3367	SB Foulwater Gulley ESF-1A to ESF-1 [41m]	9	24FEB06	06MAR06	0	100	9	-108	-219										
3369	SB Foulwater Gulley ESF-2 to ESF-3 [50m]	11	24FEB06	08MAR06	0	100	11	-121	-219										
3370	SB Foulwater Gulley ESF-3 to ESF-4 [48m]	11	09MAR06	21MAR06	0	100	11	-121	-219										
3371	SB Foulwater Gulley ESF-4 to ESF-5 [49m]	11	22MAR06	03APR06	0	100	11	-121	-219										
3372	SB Foulwater Gulley ESF-5 to ESF-6 [49m]	11	04APR06	20APR06	0	100	11	-121	-219										
3373	SB Foulwater Gulley ESF-6 to ESF-7 [43m]	10	21APR06	03MAY06	0		10	-121	-219										


Act.	Activity	Orig	Early	Early	%	DWP %				NOV 26		DEC 27		JAN 28		FEB 29	M.A 3		APR 31	MAY
ID	Description	Dur	Start	Finish	Compl.	Compl.	Dur	Float	arly Finis	14 21 28	3 5	12 19 26	6 2 9	16	23 30	6 13 20 2	7 6 13	20 27 3	10 17 24	1 8
SOUTH PO	SB Ground water ESG-1B to ESG-2 [49m]	11	11FEB06	225506	0	100	11	125	-219											
3456	SB Ground water ESG-1B to ESG-2 [49ff]	' '	TIFEBUO	23FEB06	U	100	11	-125	-219											
3454	SB Ground water ESG-1C to ESG-1B [40m]	9	24FEB06	06MAR06	0	100	9	-107	-219											
3457	SB Ground water ESG-2 to ESG-3 [50m]	11	24FEB06	08MAR06	0	100	11	-125	-219											
3455	SB Ground water ESG-1A to ESG-1B	6	07MAR06	13MAR06	0	100	6	-107	-219											
2450	SB Ground water ESG-3 to ESG-4 [48m]	11	09MAR06	21MAR06	0	100	11	-125	-219											
3436	SB Ground water ESG-3 to ESG-4 [46III]	' '	USIVIARUO	ZIWAKUO	0	100	11	-125	-219								_			
3459	SB Ground water ESG-4 to ESG-5 [49m]	11	22MAR06	03APR06	0	100	11	-125	-219										1	
3460	SB Ground water ESG-5 to ESG-6 [49m]	11	04APR06	20APR06	0	100	11	-125	-219											
3461	SB Ground water ESG-6 to ESG-7 [50m]	11	21APR06	04MAY06	0		11	-125	-219										-	_
TUNNEL	LINING				1															
NORTH PO																				
	SB NP Arch Lining 150m Tch.1+985 to 1+835	30	15DEC05A	09JAN06A	100	100	0		-144				\rightarrow							
2194	SB NP Arch Lining 175m Tch.1+835 to 1+660 VA	35	10JAN06A	18FEB06	45	100	19	-113	-137											
3159	SB NP OHVD 150m Tch.2+135 to 1+985	30 2	25NOV05A	24DEC05A	100	100	0		-153											
3160	SB NP OHVD 150m Tch.1+985 to 1+835	30 '	28DEC05A	25JAN06	85	100	5	-121	-147						_					
3100	OB W 01170 130111 1011.1+303 to 1+033	30	ZODLOOJA	255A1100	0.5	100	3	-121	-147			_			_					
3161	SB NP OHVD 175m Tch.1+835 to 1+660 VA	40	26JAN06	21MAR06	0	100	40	-118	-147											
SOUTH PO					100	100			4=0											
3167	SB SP Arch Lining 150m Tch.1+213 to 1+363	30	10OCT05A	29DEC05A	100	100	0		-172											
3151	SB SP Arch Lining 150m Tch.1+363 to 1+513	30 '	30DEC05A	13FEB06	55	100	14	-146	-173											
3131	3B 3F AIGH LINING 130HI TGH. 1+303 to 1+313	30 \	JUDECUJA	131 LD00	33	100	14	-140	-1/3							_				
3168	SB SP Arch Lining 130m Tch.1+513 to 1+643	38	14FEB06	29MAR06	0	100	38	-146	-173											
3173	SB SP OHVD 150m Tch.1+213 to 1+363	30	08DEC05A	20JAN06	95	100	1	-142	-178				$\overline{}$							
														L						
31/4	SB SP OHVD 150m Tch.1+363 to 1+513	30	21JAN06	04MAR06	0	100	30	-139	-178					_ f						
3175	SB SP OHVD 130m Tch.1+513 to 1+643	26	14MAR06	13APR06	0	100	26	-146	-173					\dashv						
0.75	35 3. 3.11.5 100m 10m.11010 to 11040	20		10/11/100		100	20	145	.,,								_		_	
TUNNEL	FINISHING WORKS			·		·	·	'												
	TROUGH & UTILITIES																			
3561	SB service trough 150m Tch.2+885 to 2+735 fr.NP	23	12DEC05A	24DEC05A	100	100	0]	-294											
		1			1		1	1									1			
	SB service trough 150m Tch.2+735 to 2+585 fr.NP		28DEC05A	06JAN06A	100	100	0		-272			_								

Act.	Activity	Orig		Early	%	DWP %				NOV 26		DEC 27			AN 28		FEB 29		MAR 30		APR 31	-
ID	Description	Dur	Start	Finish	Compl.	Compl.	Dur	Float	arly Finis	14 21 2	28 5	12 19	9 26	2 9	16 23	30 (13 20	27 6	13 20	27 3	10 17 2	4 1
	ROUGH & UTILITIES							, ,									_	_				
3563	SB service trough 150m Tch.2+585 to 2+435 fr.NP	23	07JAN06A	23FEB06	0	100	23	-217	-276						_			•				
					_												_			.		
3564	SB service trough 150m Tch.2+435 to 2+285 fr.NP	23	24FEB06	22MAR06	0	100	23	-217	-269									_		•		
																			_		_	
3565	SB service trough 150m Tch.2+285 to 2+135 fr.NP	23	23MAR06	22APR06	0	100	23	-217	-262										_			
											_											
3566	SB service trough 150m Tch.2+135 to 1+985 fr.NP	23	24APR06	22MAY06	0	100	23	-217	-255													
																		_				
3570	SB service trough 150m Tch.1+063 to 1+213 fr.SP	23	20JAN06	23FEB06	0	100	23	-171	-221						-			•				
																	_			_		
3571	SB service trough 150m Tch.1+213 to 1+363 fr.SP	23	24FEB06	22MAR06	0	100	23	-171	-214									•	_	•		
3572	SB service trough 150m Tch.1+363 to 1+513 fr.SP	23	23MAR06	22APR06	0	100	23	-171	-207													
3573	SB service trough 150m Tch.1+513 to 1+663 fr.SP	23	24APR06	22MAY06	0	100	23	-171	-188													
											1					.						\perp
3545	SB NP 200 main 150m Tch.3+035 to 2+885 fr.NP	23	15DEC05A	26JAN06	67	100	6	-265	-353							•						
					_										_							
3546	SB NP 200 main 150m Tch.2+885 to 2+735 fr.NP	23	27JAN06	02MAR06	0	100	23	-265	-346						•	_		_				
					_																	
3547	SB NP 200 main 150m Tch.2+735 to 2+585 fr.NP	23	03MAR06	29MAR06	0	100	23	-265	-339													
					_																	
3548	SB NP 200 main 150m Tch.2+585 to 2+435 fr.NP	23	30MAR06	29APR06	0	100	23	-265	-332													_
0555	OD OD OOO : 450 T.I.4 0004 4 0404 OD		05 14 100	0055500		400	00	400														
3555	SB SP 200 main 150m Tch.1+063 to 1+213 fr.SP	23	25JAN06	28FEB06	0	100	23	-169	-229						_			_				
0550	OD OD 000		04144000	07144 D00		400	00	400	000									_				
3556	SB SP 200 main 150m Tch.1+213 to 1+363 fr.SP	23	01MAR06	27MAR06	0	100	23	-169	-222									_		_		
0557	OD OD OOO 450 . T. L. 4. 000 / . 4. 540 / . OD		00144 D00	074 0000		400		400	045													
3557	SB SP 200 main 150m Tch.1+363 to 1+513 fr.SP	23	28MAR06	27APR06	0	100	23	-169	-215													_
2550	CD CD 200 main 450m Tab 4 : 540 to 4 : 000 fo CD	00	00 4 D D 00	00141100	_	100		100	100													
3558	SB SP 200 main 150m Tch.1+513 to 1+663 fr.SP	23	28APR06	26MAY06	0	100	23	-169	-196													
0040	OD 9 MA FOOV TOOG Combain to finance NID MOS	00	00.14.1100	40ADD00		400	00	205	000						_						_	
3642	SB & VA - 50% TCSS Contain't from NP KD6	66	20JAN06	19APR06	0	100	66	-205	-223						T							
2642	CD 9 V/A Domain F09/ TCCC Contain!4 ND I/DC		2010000	10 11 11 00	_	100	60	205	222													
3043	SB & VA - Remain 50% TCSS Contain't NP KD6	66	20APR06	10JUL06	0	100	66	-205	-222												_	
RAINAGE	& RC SLAB				1		1															
	SB Invert Drainage & RC.Slab - rightside 650m	54	20FEB06	27APR06	0	100	54	-101	-137													
0017	CD IIIVON Diamage & No. Glab - fightblue 650m	34	201 2000	277111100		100	54	'0'	.57													_
3575	SB Invert Drainage & RC.Slab - rightside 650m	54	28APR06	04JUL06	0	100	54	-95	-137													
557.5	C2 Stanlage & No. Glab Hymolde 600m		_0, 1100	0.0000			54		.5,													
HTHE	BOUND & VENTILATION ADIT TUNNEL				1		1								1							
S Works																						
	YDRANT & HOSE REEL	00	44144.000	00141100		100	00	407	222													
6//4	EntRtSb&VA-Wet dist. (HR/Hyd) 1st fix	60	11MAR06	26MAY06	0	100	60	-127	-239		1											

Δ.	A control	C .	F. I	F. 1	0/	DWD 61	Б	T	\	NOV		DEC	JAN		FEB	MAR	APR	MAY
Act. ID	Activity Description	Orig Dur		Early Finish	% Compl	DWP %	Rem	Float	variance	26		27	28		29	30 7 6 13 20 27	31	32
	ICAL WORKS	Dur	Siari	FIIIISII	Compi.	Compl.	Dui	rioat	any rinis	14 21 2	28 5	12 19 26	2 9 16	23 3	30 6 ₁ 13 20 2	7 6 13 20 27	3 10 17 24	1 8 1
	IB-MAIN DISTRIBUTION																	
	EntRtSb&VA-HV, LV main & submain dist. 1st fix	96	20JAN06	26MAY06	0	100	96	-109	-203									
	Emiliosa Vivini, Ev main a sasmain aist. 15t iix		200/11100	2011/11/00		100	30	100	200				_					
FINAL CIRC	CUIT				'	'												
7571	EntRtSb&VA-Final circuit 1st fix	96	25FEB06	24JUN06	0	100	96	-109	-226									
	EXTERNAL LIGHTING		T															
6811	EntRtSb&VA-Tunnel Lgt & VA lgt sys 1st fix	96	04JAN06A	26MAY06	1	100	96	-127	-200									
TUNNEL	VENTILATION SYSTEM																	
	ENTILATION																	
6764	EntRtSb&VA-TVS Tunnel vent. & SE 1st fix	72	10JAN06A	26APR06	5	100	72	-109	-203									
6769	EntRtSb&VA-TVS Tunnel vent. & SE 2nd fix	96	27APR06	21AUG06	0	100	96	-109	-203									
											T							
	IC SYSTEM				1 _													
6771	EntRtSb&VA-TVS pneumatic 1st fix	72	27APR06	24JUL06	0	100	72	-49	-203									
CPOSS	PASSAGES																	
	AGE LINING	1.0	22227	0.1050054	100	400												
2604	Invert Clean & Lining to CP.3	10	20OCT05A	24DEC05A	100	100	0		-176		Τ							
2605	Invert Clean & Lining to CP.4	10	30NOV05A	25JAN06	50	100	5	-148	-170									
2003	invert Clean & Linning to CF.4	10	SUNOVUSA	255AN00	30	100	3	-140	-170	•								
2601	Invert Clean & Lining to CP.9	10	29DEC05A	09JAN06A	100	100	0		-176									
	mront ordan a ziming to or to		20220071															
2599	Invert Clean & Lining to CP.11	10	20JAN06	08FEB06	0	100	10	662	-244									
2602	Invert Clean & Lining to CP.8	10	20JAN06	08FEB06	0	100	10	-163	-185									
2606	Invert Clean & Lining to CP.5	10	09FEB06	20FEB06	0	100	10	-153	-175									
			0.455500	20144 5 22		400	4.0	4.50							_			
2607	Invert Clean & Lining to CP.6	10	21FEB06	03MAR06	0	100	10	-153	-175									
V DACCA	AGE INVERT																	
	Invert Lining to CP.10	8	29DEC05A	30DEC05A	100	100	0		-179				1					
2620	invert Lining to CP. 10	ď	ZSDECUSA	SUDECUSA	100	100	U		-179				Ī					
2621	Invert Lining to CP.9	8	14JAN06A	17JAN06A	100	100	0		-163									
2021	mivor Emiling to Or .5	0	TOAINOUA	TORNOOR	100	100			-100					1				
2625	Invert Lining to CP.4	8	17FEB06	25FEB06	0	100	8	-128	-170									
	5 ··· ·							-										
2622	Invert Lining to CP.8	8	23FEB06	03MAR06	0	100	8	-163	-185									
2626	Invert Lining to CP.5	8	07MAR06	15MAR06	0	100	8	-151	-175									
											1							
2627	Invert Lining to CP.6	8	18MAR06	27MAR06	0	100	8	-153	-175									
								1										


Act.	Activity	Orig	•	Early		DWP %				NOV 26	DE 2'	,		AN 28		FEB 29	MAR 30	APR 31	MAY 3
ID	Description	Dur	Start	Finish	Compl.	Compl.	Dur	Float	arly Finis	14 21 28	5 12	19 26	2 9	16 23	30 6	13 20 2	7 6 ₁ 13 20 2	7 3 10 17 24	
	AGE FINISHING WORKS					ı	1												
2634	Construct Rooms (incl.ABWF) at CP.16	24	23DEC05A	27DEC05A	100	100	0		-217										
2635	Construct Rooms (incl.ABWF) at CP.15	24	30DEC05A	03JAN06A	100	100	0		-210										
2636	Construct Rooms (incl.ABWF) at CP.14	24	07JAN06A	09JAN06A	100	100	0		-203										
2637	Construct Rooms (incl.ABWF) at CP.13	24	16JAN06A	17JAN06A	100	100	0		-198				[
2639	Construct Rooms (incl.ABWF) at CP.11	24	20JAN06	24FEB06	0	100	24	-133	-200										
2641	Construct Rooms (incl.ABWF) at CP.9	24	25JAN06	01MAR06	0	100	24	-101	-163										
2640	Construct Rooms (incl.ABWF) at CP.10	24	11FEB06	10MAR06	0	100	24	-133	-200										
2643	Construct Rooms (incl.ABWF) at CP.2	24	25FEB06	24MAR06	0	100	24	-133	-200										
2645	Construct Rooms (incl.ABWF) at CP.4	24	06MAR06	01APR06	0	100	24	-128	-170									•	
2644	Construct Rooms (incl.ABWF) at CP.3	24	11MAR06	08APR06	0	100	24	-133	-200										
2647	Construct Rooms (incl.ABWF) at CP.6	24	04APR06	08MAY06	0	100	24	-153	-175										
2642	Construct Rooms (incl.ABWF) at CP.8	24	12APR06	15MAY06	0	100	24	-189	-211										
ESTIN	G & COMMISSIONING																		
	S NEST TUNNEL																		
	ORY INSPECTIONS																		
FSD INSP																			
	EntRt-All FS design approved by FSD (MHJV)	0	18FEB06		0	100	0	-127	-239							•			
6918	EntRt-Issue, endorse & submit FSI 314 to FSD	6	04MAR06	10MAR06	0	100	6	-127	-239										
	ATION ADIT & BUILDING						I												
ENIIL																			
																		1	
UBMIT	TTALS & APPROVALS																		
UBMIT ABWF 8	TTALS & APPROVALS & BUILDER'S WORKS	00	22NOV044	1055000	5 0	100	10	140	262							_			
UBMIT ABWF 8 1973	TTALS & APPROVALS & BUILDER'S WORKS VA Bldg Prep & submit louvre details	90	22NOV04A	10FEB06	50	100	12	-113	-263					<u> </u>		•			
UBMIT BWF 8 1973	TTALS & APPROVALS & BUILDER'S WORKS		22NOV04A 22NOV04A	10FEB06 10FEB06	50	100	12	-113 -83	-263 -263					<u> </u>		•			
1973 1985	TTALS & APPROVALS & BUILDER'S WORKS VA Bldg Prep & submit louvre details	90												I I I					
1973 1975	TTALS & APPROVALS & BUILDER'S WORKS VA Bldg Prep & submit louvre details VA Bldg Prep & sub aluminium cladding	90	22NOV04A	10FEB06	0	100	12	-83	-263										





Act.	Activity	Orig	Early	Early	% Comp.l	DWP %	Rem	Total	Variance	NOV 26	DEC 27	JAN 28		FEB 29	MAR 30	APR 31	M
ID	Description	Dur	Start	Finish	Compl.	Compl.	Dur	Float	arly Finis	14 21 28	5 12 19 26	2 9 16	23 30	6 13 20 2	7 6 13 20 27	3 10 17 24	1
	TERIALS VaBldg-Proc & Manuf. PD fresh & flush water sys	120	28MAR06	23AUG06	0	100	120	-96	-234								
0303	Vabiug-1 10c & Mariur. 1 D fresh & hush water sys	120	ZOWAKOO	23A0G00		100	120	-90	-234								
E&M AC	CESS DATES																
	ATION BUILDING			_													
1848	Int M/S - Vent Adit - E&M access to plenum	0		27MAR06	0	100	0	18	-167						\Diamond		
1818	Int M/S - Vent Adit - E&M G/F access	0		19APR06	0		0	-46	-166							•	
1844	Int M/S - Vent Adit - E&M 1/F access	0		19APR06	0		0	-46	-144							•	
CONST	RUCTION WORKS																
ADIT TU																	
TUNNEL	LINING																
1536	VA Form Portal Transition Structure VA Bldg.	18 1	15DEC05A	17FEB06	20	100	18	-85	-212					•			
VA TRAN	ISITION STRUCTURE																
1923	VA RC Tnl Interface Lower part	40 1	18NOV05A	20FEB06	50	100	20	-157	-210								
1924	VA RC Tnl Interface upper part	88	16JAN06A	12MAY06	10	100	84	-157	-186								+
SUBSTR	RUCTURE					ļ											
6589	VaBldg Drainage & Earth mat	48 2	23APR05A	24FEB06	60	100	24	-149	-242								
SUPERS	STUCTURE																
RC WOF	RKS																
1540	VA Bldg.RC Walls/Cols to 1FL GL.C-F/1-6	16 1	19NOV05A	14JAN06A	100	100	0		-163								
1541	VA Bldg.RC S/Slab 1FL.GL.C-F/1-6 +116.70mPD	16 2	29DEC05A	26JAN06	50	100	6	-149	-165								
1542	VA Bldg.RC Walls/Cols to 2FL GL.C-F/1-6	16	20JAN06	15FEB06	0	100	16	-149	-167								
1543	VA Bldg.RC S/Slab 2FL GL.C-F/1-6 +124.95mPD	16	07FEB06	24FEB06	0	100	16	-149	-167								
1544	VA Bldg.RC Walls/Cols to URFL GL.C-F/1-6	16	16FEB06	06MAR06	0	100	16	-149	-167						•		
1545	VA Bldg.RC S/Slab URFL +131.65mPD	12	03MAR06	16MAR06	0	100	12	-133	-167								
1548	VA Bldg.RC.Walls/Cols to 1F GL.A-C/1-6	14 1	19NOV05A	09FEB06	50	100	11	-123	-131					•			
1549	VA Bldg.RC S/Slab 1FL.GL.A-C/1-6 +116.70mPD	10 1	19DEC05A	27FEB06	20	100	26	-123	-140						l		
					1		1	1									- [

Act.	Activity	Orig	Early	Early	%	DWP %	Rem	Total	Variance	NOV	DEC	JAN		FEB	MAR	APR MAY
ID	Description	Dur	Start	Finish		Compl.					27 8 5 12 19 26	28	23 3	29 0 6 13 20 2	30 7 6 13 20 27	31 32 3 10 17 24 1 8 15
RC WOR	KS	,														
1551 V	A Bldg.RC S/Slab 2FL GL.A-C/1-6 +124.95mPD	12	06MAR06	18MAR06	0	100	12	-110	-140							
STRUCTU	RAL STEELWORKS															
1546 V	A Bldg.Struct.Steelworks URFL +131.65mPD	24	14MAR06	11APR06	0	100	24	-133	-167							
1561 V	A Bldg Crane Beam to underside of 1FL & test	18	21MAR06	11APR06	0	100	18	-42	-140							
1560 V	A Bldg Crane Beam to underside of 2FL & test	18	11APR06	06MAY06	0	100	18	-35	-140							
ARCHITE	CTURAL & BUILDER'S WORKS															
ROOFING	& EXTERNAL FACADE															
1558 V	A.Bldg.Roof W/Proofing & Testing	30	12APR06	22MAY06	0		30	-133	-167							
1809 V	A.Bldg. Ext Doors & Windows	24	12APR06	15MAY06	0		24	-127	-167							
BUILDER'	S WORKS															
	A.Bldg.W/Proof Tanks/Pits & Test GL.H-S/10-12	16	07MAR06	24MAR06	0	100	16	-149	-167							
1554 V	A.Bldg.Plinths LPL.	18	07MAR06	27MAR06	0	100	18	-139	-167							
	A.Bldg. Wet Trades GL	18	25MAR06	19APR06	0	100	18	-149	-166							
	A.Bldg.Plinths GFL.	8	28MAR06	06APR06	0	100	8	-139	-167							
1644 V	'A.Bldg. Wet Trades 1F/L	16	28MAR06	19APR06	0	100	16	-139	-156							
	A.Bldg. Wet Trades 2F/L	16	06APR06	27APR06	0	100	16	-110	-140							
1556 V	A.Bldg.Plinths 1F/L	8	07APR06	19APR06	0	100	8	-139	-167							
E&M VEN	T ADIT TUNNEL															
	NTAINMENT															
8482 V	A.Bldg TCSS Contain't for KD6	24	30MAR06	02MAY06	0	100	24	-149	-166							
	& COMMISSIONING															
	TION BUILDING RY INSPECTIONS															
FSD - FS INS																
	'aBldg-All FS design approved by FSD (MHJV)	0	12APR06		0		0	-60	-120	,						•
		1 1			•		•									'



Act.	Activity	Orig		Early	%	DWP %						EC 27		JAN 28		FEB 29		MAR 30	APR 31		MAY
ID	Description	Dur	Start	Finish	Compl.	Compl.	Dur	Float	arly Finis	14 21 2	8 5 12	2 19 26	2 9	16 23	30 6	13 20	27 6	13 20	27 3 10 17	24 1	8, 1
ABWF V			1		_		1									_					
1970	NP.Bldg Prep & submit slate cladding	24	19NOV04A	10FEB06	50	100	12	-94	-331												
1957	NP.Bldg Prep & sub balustrade & metal wks	24	20JAN05A	10FEB06	50	100	12	-34	-281												
1961	NP.Bldg Prep & sub fall arrest system	24	01FEB05A	10FEB06	50	100	12	-40	-271												
1946	NP.Bldg Prep & submit door & window detail	24	17FEB05A	10FEB06	50	100	12	660	-263												
1954	NP.Bldg Approve door & window details	24	06APR05A	10FEB06	50	100	12	-34	-239												
1956	NP.Bldg Approve louvre details	24	08APR05A	10FEB06	50	100	12	-64	-307												
1963	NP.Bldg Approve slate cladding	24	15JUN05A	10FEB06	50	100	12	-94	-307												
1962	NP.Bldg Approve fall arrest system	24	14OCT05A	10FEB06	50	100	12	-40	-247												
1960	NP.Bldg Approve aluminium cladding	24	13DEC05A	10FEB06	0	100	12	-66	-307					+							
1958	NP.Bldg Approve balustrade & metal works	24	10JAN06A	10FEB06	0	100	12	-34	-257	-											
PROCU	REMENT - MATERIAL																				
ABWF \	WORKS																				
1967	NP.Bldg Procure aluminium cladding	180	18JAN05A	10FEB06	50	100	12	-66	-127												
1966	NP.Bldg Procure balustrade & metal works	120	24MAR05A	10FEB06	50	100	12	-116	-137												
2039	NP.Bldg Initial delivery doors & windows	0	18MAR06		0		0	-34	0									•			
2049	NP.Bldg Initial delivery louvre	0	18MAR06		0		0	-64	0	-								•			
2050	NP.Bldg Initial delivery aluminium cladding	0	12APR06		0		0	-66	0	-									•		
2051	NP.Bldg Initial delivery slate cladding	0	27APR06		0		0	-94	0											•	
2052	NP.Bldg Initial delivery balust & metal works	0	27APR06		0		0	-58	0	-										•	
2053	NP.Bldg Initial delivery fall arrest system	0	27APR06		0		0	-40	0											•	
E&M W		<u>'</u>																			
6202	EntNpBldg-Proc & Manuf. LV power dist. equip't	180	20MAR05A	04SEP06	30	100	180	-193	-241					Ť	Ì		Ì				
6201	EntNpBldg-Proc. & Manuf. of HV dist. equip't	180	25MAR05A	04SEP06	50	100	180	-187	-277												
0201													i .		1		1			1	

Act.	Activity	Orig Early	Early	%		Rem	Total	Variance	NOV 26		DEC 27		JAN 28		FEB 29		MA 30	iK)	AP 31		MA
ID	Description	Dur Start	Finish	Compl.	Compl.	Dur	Float	arly Finis	26 14 21 2	28 5	12 19 20	6 2 9	₁ 16 ₁ 23	3 30 (13 2	0 27	6 13	20 27	3 10	17 24	1 8
&M W				_																	l
6838	EntNpBldg-Proc & Manuf. MCC, power & control sys	180 25MAR05A	04SEP06	20	100	180	-187	-271					Ť								
6205	EntNpBldg-Proc & Manuf. FS wet sys	120 06JUN05A	24JUN06	30	100	120	-37	-203					\pm								
6824	EntNpBldg-Proc & Manuf. TVF, Ductwks&Cont'l sys	180 09JUN05A	04SEP06	35	100	180	-139	-215		—			+								
6204	EntNpBldg-Proc & Manuf. Cleans & flush water sys	120 18FEB06	17JUL06	0	100	120	-55	-239													
6206	EntNpBldg-Proc & Manuf. MVAC mech.vent. sys	180 18FEB06	25SEP06	0	100	180	-211	-301													
8500	EntNpBldg-Proc & Manf bldg related luminaires	180 18FEB06	25SEP06	0	100	180	-133	-245													
6269	EntNpBldg-Proc & Manuf. FS AFA & FM200 sys	120 02MAR06	28JUL06	0	100	120	-59	-147													
6831	EntNpBldg-Proc & Manuf. MVAC / TVF pneumatic sys	120 20APR06	11SEP06	0		120	-85	-145													
NTERF	ACE MILESTONES																				
IORTH	PORTAL BUILDING																				l
	Int M/S - ENT NPB - E&M 2/F access	0	20MAR06	0	100	0	-87	-147										\			
6219	EntNpBldg-E&M access to 2/F	0 21MAR06*		0	100	0	-87	-129										•			
1834	Int M/S - ENT NPB - E&M 3/F access	0	11APR06	0		0	-81	-147											♦		
1837	Int M/S - ENT NPB - E&M Ext.Elev access	0	11APR06	0		0	-21	-151											♦		
6213	EntNpBldg-E&M access to 3/F	0 12APR06*		0		0	-81	-147											•		
6218	EntNpBldg-E&M access to External Elevation	0 12APR06*		0		0	-21	-123											♦		
ONST	RUCTION												†								
UPERS	STRUCTURE																				l
RC WO	RKS																				l
	AGEWAY & CENTRAL RESERVE																				I
	NP.Bldg - RC Trans Slab - Nth Bound [New Act]	36 18OCT05A	23DEC05A	100	100	0		0													
1390	NP.Bldg RC Cols.& Walls to 2FL.GL.A-K/2-6	18 14NOV05A	23DEC05A	100	100	0		-179													
1393	NP.Bldg - RC Trans Slab 2FL.~+78.5mPD GL.A-K/2-7	20 18NOV05A	23DEC05A	100	100	0		-147													
1394	NP.Bldg - RC S/Slab U2FL.+78.40.65mPD GL.E-H/3-7	12 24DEC05A	24JAN06	50	100	4	-130	-159						ı							
1395	NP.Bldg RC Cols.& Walls to 3FL.GL.A-J/3-6	18 24DEC05A	26JAN06	50	100	6	-130	-157													1

Act.	Activity	Orig		Early	%	DWP %				NOV 26		DEC		JAN 28		FEB 29		MAR 30		APR 31	MA
ID	Description	Dur	Start	Finish	Compl.	Compl.	Dur	Float	arly Finis	14 21	.8 ₅ ₁ 1	2 19 2	6 2	9 16	23 3	0 6 13	20 27	6 13	20 27 3	10 17 2	1 1 8
	AGEWAY & CENTRAL RESERVE	40	00.14.8100	4755000		400	40	400	455								.				
1396	NP.Bldg RC S/Slab 3FL.+85.98mPD GL.A-J/3-7	18	20JAN06	17FEB06	0	100	18	-130	-155					1			'				
1307	NP.Bldg RC Cols.& Walls to 4FL.GL.A-J/3-7	18	11FEB06	03MAR06	0	100	18	-76	-155												
1391	NF. Blug NC Cols. & Walls to 4FL.GL.A-3/3-7	10	TIFEBOO	USIVIARUU	0	100	10	-70	-133									_			
1308	NP.Bldg RC S/Slab 4FL.+93.83mPD GL.A-H/3-7	18	25FEB06	17MAR06	0	100	18	-76	-155												
1390	NF. Blug NC 3/3/ab 4FL.+93.03/IIFD GL.A-F/3-7	10	2376600	TTWARGO	0	100	10	-70	-133										'		
1300	NP.Bldg RC Cols.& Walls to 5FL.GL.A-H/3-7	18	11MAR06	31MAR06	0	100	18	-76	-155												
1333	TVI .Didg NO Cols.& Walls to 31 E.GE.A-11/3-7	10	THVIAIXOO	STWAROO	0	100	10	-10	-133												
1400	NP.Bldg RC S/Slab 5FL.+100.88mPD GL.A-H/3-7	18	01APR06	26APR06	0	100	18	-76	-155												
1400	THE LEWIS CONTROL OF ELECTIONS OF THE POPULATION	10	01711 1100	20/11/100		100	10	'	100										T		_
1401	NP.Bldg RC Stairs GL.A-H/5-7	18	01APR06	26APR06	0	100	18	-45	-143												•
	THE Blag. THE Class CENTIFOT		01711 1100	20/11/100		100	.0	"	0											_	_
B CARRI	AGEWAY	' '		1	1	1	1	'										-			
	NP.Bldg RC Trans Slab 2FL.~78.5mPD GL.A-K/1-2	15	17NOV05A	23DEC05A	100	100	0		-146	4111111	,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,										
	<u> </u>								-												
1407	NP.Bldg RC S/Slab U2FL.~78.5mPD GL.E-H/1-3	12	24DEC05A	24JAN06	50	100	4	-124	-143												
	· ·																				
1408	NP.Bldg RC Cols.& Walls to 3FL.GL.A-J/1-3	18	24DEC05A	26JAN06	50	100	6	-130	-157												
	· ·																				
1409	NP.Bldg RC S/Slab 3FL.+85.98mPD GL.A-J/1-3	12	27JAN06	17FEB06	0	100	12	-130	-151								ı				
	•																				
1410	NP.Bldg RC Cols.& Walls to 4FL.GL.A-J/1-3	18	11FEB06	03MAR06	0	100	18	-58	-151												
1411	NP.Bldg RC S/Slab 4FL.+93.83mPD GL.A-H/1-3	12	25FEB06	10MAR06	0	100	12	-58	-151												
1412	NP.Bldg RC Cols.& Walls to 5FL.GL.A-H/1-3	18	04MAR06	24MAR06	0	100	18	-58	-151												
1413	NP.Bldg RC S/Slab 5FL.+100.88mPD GL.A-H/1-3	9	18MAR06	31MAR06	0	100	12	-58	-151												
1414	NP.Bldg RC Stairs GL.A-H/5-7	18	25MAR06	19APR06	0	100	18	-52	-151												
TRUC	FURAL STEELWORKS																				
1232	NP.Bldg Crane beams to underside of U2F & test	18	23FEB06	15MAR06	0	100	18	-83	-143												
1233	NP.Bldg Crane beams to underside of 3FL & test	18	16MAR06	06APR06	0	100	18	-77	-143									S			
					1																
1234	NP.Bldg Crane beams to underside of 4FL & test	18	10APR06	04MAY06	0		18	-37	-145												
					1																
1415	NP.Bldg.Struct.Steel Works GL.A-E/2	14	20APR06	08MAY06	0		14	-39	-151												
		\perp			1															_	
1402	NP.Bldg.Struct.Steel Works GL.A-E/6	14	27APR06	15MAY06	0		14	-45	-143												
					1						-										
RCHIT	ECTURAL & BUILDER'S WORKS																				
OOFIN	G & EXTERNAL FACADE																				
	NP.Bldg.Roof W/Proofing & Testing	24	20APR06	19MAY06	0		24	-49	-147												_
	5 5				1	1	1	1 1			1		1								

Act.	Activity	Orig	Early	Early	%	DWP %	Rem	Total	Variance	NOV 26		DEC 27		AN 18		FEB 29		MAR 30		APR 31	MA
ID	Description	Dur	Start	Finish	Compl.	Compl.	Dur	Float	arly Finis	14 21	28 5	27 12 19 26	29	16 23	30 6	13 20 2	7 6	13 20 2	7 3 1	0 17 24	1 8
	G & EXTERNAL FACADE																				
1630	NP.Bldg.Ext Louvre & cladding 2FL to 3FL	18	27APR06	19MAY06	0		18	-94	-187												
BUILDEF	R'S WORK																				
1418	NP.BldgW/Proof Tanks/Pits & Test GL.H-S/10-12	18	18FEB06	10MAR06	0	100	18	-63	-155									ı			
1419	NP.Bldg Plinths GL.	8	18FEB06	27FEB06	0	100	8	-63	-151												
1420	NP.Bldg Plinths 2FL.	8	18FEB06	27FEB06	0	100	8	-130	-151												
1626	NP.Bldg.Wet Trades 2FL	18	28FEB06	20MAR06	0	100	18	-130	-151												
1627	NP.Bldg.Wet Trades 3FL	18	21MAR06	11APR06	0	100	18	-99	-151												
1810	NP.Bldg Ext. Doors & Windows (frame)	18	21MAR06	11APR06	0		18	-36	-151												
1421	NP.Bldg Plinths 4FL.	8	25MAR06	03APR06	0	100	8	-33	-155												
1527	NP.Bldg.Wet Trades GL	18	12APR06	08MAY06	0		18	-99	-151												
2M - G	ENERAL																				
MVAC W																					
	/ER & CONTROL																				
	EntNpBldg-MCC, power & control 1st fix	42	12APR06	06JUN06	0		42	-63	-147												
	., ., .,																				
ELECTR	RICAL WORKS																				
HV POWE	R DISTRIBUTION MAJOR EQPT.																				
6225	EntNpBldg-HV power dist. sys 1st fix	36	21MAR06	08MAY06	0	100	36	-81	-129												
EARTHING	3 & LIGHTNING PROTECTION																				
6209	EntNpBldg-Earth'g & lightn'g - Earth Mat & Rods	30	18MAR06	26APR06	0	100	30	-31	-155												•
6228	EntNpBldg-Earth'g & lightn'g protection 1st fix	60	27APR06	10JUL06	0		60	-31	-133					_							
TCSS C	ONTAINMENT																				
8481	EntNpBldg - TCSS Contain't for KD7	24	28FEB06	27MAR06	0	100	24	-130	-151										•		
&M 2/F		, , , , ,			1	1		' '													
NVAC W	ORKS																				
MECH.VEN	NT./AIR CONDITIONING																				
6220	EntNpBldg 2F-AC(1st Fix) mech.vent.	36	21MAR06	08MAY06	0	100	36	-87	-129												

Act.	Activity Description	Orig Dur	Early Start	Early Finish	% Compl	DWP %				NOV 26	DEC 27		JAN 28		FEB 29	MAR 30		APR 31	MAY 3
E&M 3/F	·	Dui	Start	FILIISH	Compi.	Compi.	Dui	гюац	any Fins	14 21 2	8 5 12 1 	9 26 2	_. 9 _. 16	23 3	29 0 6 13 20 2	7 6 ₁ 13 2	20 27 3	10 17 24	1 8
MVAC W																			
	IT./AIR CONDITIONING																		
	EntNpBldg 3F-AC(1st Fix) mech.vent.	30	12APR06	22MAY06	0		30	-81	-147										
TESTING	G & COMMISSIONING																		
STATUT	ORY INSPECTION																		
FSD INSE	PECTION			_	_														
6298	EntNpBldg-All FS design approved by FSD (MHJV)	0	04APR06		0		0	-33	-151								•		
TOLL PI	LAZA & ANCILLIARY STRUCTURES																		
CONTRA	ACT DEFINED DATES & SECTIONS																		
AREA A	CCESS & VACATION DATES																		
ACS_D5	Access to Portion - D5	0	03JAN06A		100	100	0		-85			>							
	TALS & APPROVALS																		
	BUILDER'S WORKS			1															
1522	TP/FB - Approve footbridge details	24	28JUL05A	10FEB06	0	100	12	-48	-366										
E&M EQ	QPT. / MTRL. SUBMITTALS			I	1		ı	'											
	EntNpBldg-Sub.TVF	78	02JUL04A	20JAN06	99	100	1	-139	-234										
E&M E	QPT. / MTRL. APPROVALS			Į.															
7547	TP-App. MVAC Package AC Unit sys	18	01FEB05A	05JUN06	30	100	18	-59	-111										
DESIGN	& ENGINEERING																		
	NENT WORKS																		
	Design/ICE Check Tool Booth Canopy	24	20JAN06	24FEB06	0	100	24	-83	-114										
1341	Eng Approve Dsg Tool Booth Canopy	12	25FEB06	10MAR06	0	100	12	-83	-114						_				
1358	Issue Constr Dwgs Tool Booth Canopy	0		18MAR06	0	100	0	-83	-114							•	•		
PROCU	REMENT - MAJOR MATERIAL				, , , , , , , , , , , , , , , , , , ,														
2184	Order/Fabricate/Deliver FBridge Structural Steel	120	01APR05A	20FEB06	0	100	20	6	-25										
1518	Admin Bldg - Procure & maunfacture lift	270	01JUN05A	03MAR06	0	80	30	101	30									_	
2185	Order/Fabricate/Deliver Tool Booth Canopy	90	20MAR06	11JUL06	0	80	90	-83	-114							_			
TOLL PL	_AZA						_								_				
	TP/FB - Procure & maunfacture lifts (x2)	270	15JUL05A	03MAR06	0	80	30	122	55										
1	, ,																		

Act.	Activity	Orig Early		%				Variance	NOV 26		DEC 27		-	AN 28		FEB 29			MAR 30		APR 31		MA
ID	Description	Dur Start	Finish	Compl	. Compl.	Dur	Float	arly Finis	14 21	28 5	12 19	26 2	2 9	16 ₂ 3	30 6	13	20 27	7 6 í	13 20 2	27 3	10 17	24 1	8
OLL PL		1440 45 1111 0			400		4.0											_					
1521	TP/FB - Procure & fabricate footbridge	110 15JUL0	5A 03MAR06	0	100	30	-19	-204										_					
ITERF	ACE MILESTONES																						
OLL PL	AZA COLLECTOR'S SUBWAY																						
1492	Int M/S - TP/CS - E&M access	0	26APR06	0		0	74	-54	7							Î						\Diamond	
ONST	RUCTION WORKS																						_
OLL PL	AZA ROADWORKS																						
SURVEY																							
1737	TP - Land Survey & report - Portion D5	8 07JAN0	6A 07JAN06A	100	100	0		-66															
1738	TP - Land Survey & report - Portion D8	8 07JAN0	6A 07JAN06A	100	0	0		28										•					
ا - ROADS	FORMATION				1																		
1770	TP/Rd - Perm materials storage area; Ptn D2 & D3	175 01JUN0	4A 21FEB06	90	100	21	-89	-194		Ť				Ť									
1497	TP/Rd - Drainage ch.4+520 to 4+680	44 01AUG0	5A 19MAY06	3 20	20	90	-45	-54)														
1744	TP/Rd - Drainage ch.4+320 to 4+460	40 01JAN0	6A 03MAR06	3 10	100	30	-55	-66						+									
1745	TP/Rd - Drainage ch.4+460 to 4+520	46 01JAN0	6A 19MAY06	5 10	0	30	-33	-48	>														
1877	TP/Rd - Water main	60 09FEB0	06 24APR06	0	90	60	-55	-66							ı								
1878	TP/Rd - HV & LV Cable ducting	60 04MAR	06 19MAY06	6 0	60	60	-55	-66						T									
1825	TP/Rd - Drain Testing - ch.4+320 to 4+460	36 11MAR	06 26APR06	0	90	36	-21	-66		-													
	TP/Rd - Telecom ducts	44 23MAR			0	44	-55	-66						十									
		44 ZSIVIARI	JO THINATUC		0	44	-55	-00									_						
ROADS -																							
1743	TP/Rd - Drainage - EVA loop road - SW area	48 22FEB0	06 22APR06	0	100	48	-89	-97															
1751	TP/Rd - Drain Testing - EVA loop road - SW area	18 24APR	06 16MAY06	0	100	18	-60	-97													I		
1752	TP/Rd - Sub-base - EVA loop road - SW area	6 24APR	06 29APR06	0	100	6	-48	-97													ı		
1756	TP/Rd - Drainage - EVA loop rd - E & NE area	55 24APR	06 29JUN06	0	60	55	-89	-97													ı		
l - ROADS	FINISHES									+													_
1500	TP/Rd - TCSS Ducts SB&NB C'Way ch.4+520 to 4+680	42 20JAN	06 17MAR06	0	0	42	-12	2						+									
1824	TP/Rd - Ptn D4 TCSS Ducts S&NB ch.4+460 to 4+520	24 20JAN0	06 24FEB06	0	100	24	-164	-174															

Act. ID	Activity	Orig							Variance										
	Description	Dur	Early Start	Early Finish	% Compl.					26 .14 .21 .2	B 5 4:	27 26	28	23 3	29 0 6 13 20	27 6 13	20 27	31	24 1 8 1
ROADS -	FINISHES		,									1.5	F 1-5					1.5 1.5	
1736	TP/Rd - Ptn D2&D3TCSS Dct S&NB ch.4+320 to 4+460	42	25FEB06	19APR06	0	100	42	-164	-174										
1747	TP/Rd - Ptn D5 - TCSS Dct S&NB ch.4+320 to 4+460	30	25MAR06	04MAY06	0	100	30	-102	-124										-
STRUCTI	URAL STEEL				1														
1849	TP/Rd - TCSS Sign ch.4+520 to 4+680	18	18MAR06	08APR06	0	0	18	-12	-24										
TOLL PL	AZA COLLECTOR'S SUBWAY					1													
STRUCTU																			
	TP/CS - Waterproof & backfill - Ptn B	18	14OCT05A	10FEB06	70	100	12	-146	-170										
1718	TP/CS - Waterproof & backfill - Ptn A	18	14NOV05A	10FEB06	70	100	12	-152	-188										
1720	TP/CS - Waterproof & backfill - Ptn C	18	20DEC05A	10FEB06	70	100	12	-122	-152										
1470	TP/CS - Excavation - Ptn D	8	12JAN06A	19JAN06A	100	100	0		-12				Z ==						
1717	TP/CS - Substructure construction - Ptn D	18	19JAN06A	17FEB06	0	80	18	-24	-12										
1721	TP/CS - Waterproof & backfill - Ptn D	18	18FEB06	10MAR06	0	0	18	-24	-12				7						
ABWF					1														
	TP/CS - Internal Finishes Ptn A, B & C	24	11MAR06	08APR06	0	100	24	-24	-194										
	.,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,	-		00/ 11 1100															
1472	TP/CS - Internal Finishes Ptn D	12	10APR06	26APR06	0		12	-24	-54	\									
TOLL PL	AZA FOOTBRIDGE	'	,																
BORED P	PILES																		
1490	TP/FB - Site Investigation & Report - Cap FT1	12	14DEC05A	27DEC05A	100	100	0		-45	\									
FOUNDA	TIONS	'	,																
1495	TP/FB - Pile Cap - Cap FT1	12	04JAN06A	08FEB06	0	100	10	-46	-30		_								
RC SUPE	ERSTRUCTURE																		
1694	TP/FB - Column & bearings C2	12	27APR05A	28MAR06	95	100	51	-40	-225										
1707	TP/FB - Column & bearings C1	12	29APR05A	28MAR06	95	100	51	-31	-224										
1494	TP/FB - Column & bearings W2 (FT4)	12	13MAY05A	28MAR06	95	100	51	-40	-252										
1506	TP/FB - Column & bearings W1 (FT1)	56	11FEB06	21APR06	0	100	56	-48	-76										
1507	TP/FB - Lift Machine room walls & stair (FT1)	15	11FEB06	28FEB06	0	100	15	-1	-32							•			

Act.	Activity	Orig		Early					Variance	NOV 26	-	EC 7	JAN 28		FEB 29	MAI 30		APR 31	M.
ID	Description	Dur	Start	Finish	Compl.	Compl.	Dur	Float	arly Finis	14 21 28	5 12	19 26	2 9 16	23 30	0 6 13 20	27 6 13	20 27	3 10 17 24	1 8
	URAL STEELWORKS		1					_											
	TP/FB - Stair (FT4)	15	29MAR06	19APR06	0	100	15	-40	-252										
1710	TP/FB - Erect & install frame A2	3	29MAR06	31MAR06	0	100	3	-31	-225										
1496	TP/FB - Px Lift (x2) Structural Steelwork Inst.	24	22APR06	22MAY06	0		24	-42	-73										Ī
1709	TP/FB - Erect & install frame A1	3	22APR06	25APR06	0		3	-48	-76				_						
1711	TP/FB - Erect & install frame B	3	26APR06	28APR06	0		3	-48	-76				_						
OLL P	_AZA BOOTHS	,	'	'		'													
STRUCT	URE																		
1510	TP/B - Construct toll islands - Portion A - 1 no	12	11FEB06	24FEB06	0	100	12	-152	-188							l			
1713	TP/B - Construct toll islands - Portion B - 5 no	30	18FEB06	24MAR06	0	100	30	-152	-176										
1722	TP/B - Construct toll islands - Portion C - 5 no	30	18MAR06	26APR06	0	100	30	-152	-176									•	
1723	TP/B - Construct toll islands - Portion D - 6 no	30	01APR06	12MAY06	0		30	-6	-36								_ †		T
ADMIN.	BLDG WORKSHOP	·		'	,														
FOUND	ATIONS																		
1750	Admin.Bldg. Wk Shop - Raft footing	18	20JAN06	17FEB06	0	100	18	-78	-96										
STRUCT	URE							'											
1749	Admin.Bldg. Wk Shop - GF Slab	18	18FEB06	10MAR06	0	100	18	-78	-96										
1768	Admin.Bldg. Wk Shop - Columns & walls GF to Roof	18	04MAR06	24MAR06	0	100	18	-78	-96										
1777	Admin.Bldg. Wk Shop - Roof Slab	18	18MAR06	08APR06	0	100	18	-78	-96										
1779	Admin. Wk Shop - Col & walls Roof to Upper Roof	12	01APR06	19APR06	0	100	12	-78	-96										
1780	Admin.Bldg. Wk Shop - Upper Roof slab	12	20APR06	04MAY06	0		12	-78	-96		_								_
ABWF																			
1783	Admin.Bldg. Wk Shop - Ext. Doors & Windows GF	18	27APR06	19MAY06	0		18	-60	-96										
ADMIN	ISTRATION BUILDING																		
SUBMI	TTALS & APPROVALS																		
ABWF 8	BUILDER'S WORKS																		
1879	Admin.Bldg Prep & submit glass canopy details	24	25AUG04A	28DEC05A	100	100	0		-372										

Act.	Activity	Orig Early	Early	%	DWP %				NOV 26		DEC 27			AN 28		FEB 29			AR 0	APR 31		MA
ID	Description	Dur Start	Finish	Compl.	Compl.	Dur	Float	arly Finis	14 21	28 5	12 19	9 26	2 9	16 23	30 6	13	20 27	6 1	20 27	3 10 17	24 1	8
	BUILDER'S WORKS	04 05410044	4055000		400	40	-	400								_						
1893	Admin.Bldg Prep & submit louvre details	24 25AUG04A	10FEB06	50	100	12	-7	-402		T				T		_						
1897	Admin.Bldg Prep & sub aluminium cladding	24 25AUG04A	10FEB06	50	100	12	-37	-402						+								
1889	Admin.Bldg Prep & submit curtain wall details	24 30SEP04A	10FEB06	50	100	12	-166	-372						+								
1883	Admin.Bldg Prep & sub sheet decking details	24 13NOV04A	10FEB06	12	100	12	-176	-336						$\frac{\perp}{1}$								
1891	Admin.Bldg Prep & submit door & window detail	24 13NOV04A	10FEB06	10	100	12	-170	-336						T								
1885	Admin.Bldg Prep & submit wood ceiling details	24 20NOV04A	10FEB06	50	100	12	-190	-330						+								
1899	Admin.Bldg Prep & sub fall arrest system	24 18DEC04A	10FEB06	50	100	12	-7	-306						T								
1517	Admin Bldg - Engineering & Submit lift details	78 28DEC04A	28DEC05A	100	100	0		-216														
1895	Admin.Bldg Prep & sub balustrade & metal wks	24 05JAN05A	10FEB06	50	100	12	-158	-294						T								
1881	Admin.Bldg Prep & sub GRP water tank details	24 12JAN05A	10FEB06	50	100	12	-182	-288						Ť								
1892	Admin.Bldg Approve door & window details	24 06APR05A	10FEB06	50	100	12	-170	-312						T								
1894	Admin.Bldg Approve louvre details	24 07APR05A	10FEB06	50	100	12	-7	-378		Ī				T								
1880	Admin.Bldg Approve glass canopy details	24 07MAY05A	04JAN06A	100	100	0		-353														
1516	Admin Bldg - Approve lifts details	24 01JUN05A	03JAN06A	100	100	0		-196														
1819	Admin.Bldg Approve stone cladding design	24 15JUN05A	10FEB06	50	100	12	-37	-228						Ť								
1820	Admin.Bldg Approve slate cladding design	24 15JUN05A	10FEB06	50	100	12	-37	-228						Ť								
1890	Admin.Bldg Approve curtain wall details	24 22JUN05A	10FEB06	50	100	12	-166	-348						Ť								
	Admin.Bldg Prep & sub suspend ceiling details	24 12AUG05A	10FEB06	50	100	12	-5	-120						Ť								
1900	Admin.Bldg Approve fall arrest system	24 14OCT05A	10FEB06	50	100	12	-7	-282						Ť								
1898	Admin.Bldg Approve aluminium cladding	24 13DEC05A	10FEB06	0	100	12	-37	-378						Ť								
1896	Admin.Bldg Approve balustrade & metal works	24 10JAN06A	10FEB06	0	100	12	-158	-270						Ť								
1882	Admin.Bldg Approve GRP water tank details	24 11FEB06	10MAR06	0	100	24	-182	-288														
1884	Admin.Bldg Approve sheet decking details	24 11FEB06	10MAR06	0	100	24	-176	-336									<u></u>					

Act.	Activity	Orig Early	Early	%	DWP %				NOV 26		DEC 27		JAN 28		FEI 29			MAR 30		APR 31	M
ID	Description	Dur Start	Finish	Compl.	Compl.	Dur	Float	arly Finis	14 21	28 5	12 19 2	6 2 9	16	23 30	6 13	20 2	27 6	13 20 27	7 3 1	0 17 24	1 8
	BUILDER'S WORKS	04 4455000	40MA D00		400	0.4	400	000							_						
1886	Admin.Bldg Approve wood ceiling details	24 11FEB06	10MAR06	0	100	24	-190	-330							_						
1888	Admin.Bldg Approve suspended ceiling details	24 11FEB06	10MAR06	0	100	24	-5	-120													
&M EQ	PT. / MTRL. SUBMITTALS																				
8244	AdmBldg-Sub.FS AFA & FM200 sys	54 05JUL04A	25JAN06	99	100	5	-67	-165													
8240	AdmBldg-Sub.FS wet sys	54 05AUG04A	25JAN06	99	100	5	-43	-309		<u> </u>			=								
8242	AdmBldg-Sub.CMCS, TCS & ELV sys	78 26AUG04A	04MAY06	90	100	78	-197	-348					_								
8247	AdmBldg-Design LPG sys	54 07APR05A	31MAR06	80	100	54	-112	-234											+		
8249	AdmBldg-Sub.LPG sys	54 07APR05A	31MAR06	80	100	54	-112	-180		<u> </u>			=						•		
&M EQ	PT. / MTRL. APPROVALS	, , ,			1	1	'														
6385	AdmBldg-App. HV power dist. sys	18 14JUL04A	17FEB06	95	100	18	-163	-376													
6386	AdmBldg-App. LV power dist. sys	18 13AUG04A	17FEB06	90	100	18	-163	-340					Ť								
8503	AdmBldg-App. building related luminaires	18 18AUG04A	17FEB06	90	100	18	-151	-226					Ť								
6388	AdmBldg-App. FS wet sys	18 04SEP04A	17FEB06	80	100	18	-43	-304					i								
6399	AdmBldg-App. FS AFA & FM200 sys	18 14SEP04A	17FEB06	70	100	18	-67	-160													
6392	AdmBldg-App. of CMCS, TCS & ELV sys	18 20SEP04A	17FEB06	80	100	18	-197	-270					i								
6389	AdmBldg-App. MVAC mech.vent. sys	18 23SEP04A	17FEB06	70	100	18	-187	-316													
6396	AdmBldg-App. FCUs & PAUs	18 23SEP04A	14FEB06	70	100	15	-184	-373					Ť			l					
6387	AdmBldg-App. PD all fresh & flush water sys	18 04NOV04A	17FEB06	78	100	18	-61	-328					Ť								
6478	AdmBldg-App. Chiller & Pumps	18 17JAN05A	17FEB06	30	100	18	-127	-334					Ť								
7586	AdmBldg-App. LPG sys	18 01APR06	26APR06	0	100	18	-112	-180													1
DESIGN	N & ENGINEERING																				
	WORKS																				
1802	Admin.Bldg Design stone cladding	36 04APR05A	24FEB06	50	100	24	-37	-264		Ì			i								
1803	Admin.Bldg Design slate cladding	36 04APR05A	24FEB06	50	100	24	-37	-264		<u> </u>			_								


Act.	Activity	Orig Early	Early	%				Variance	NOV 26		DEC 27		JAN 28		FEB 29	MAR 30	APR 31	MA
ID	Description	Dur Start	Finish	Compl.	Compl.	Dur	Float	arly Finis	14 21	28 5	12 19 26	5 2 9	16 23	30 6	13 20 2	7 6 13 20 27	3 10 17 24	4 1 8
ROCU	REMENT - MATERIAL																	
	VORKS																	
	Admin.Bldg Procure wood ceiling	90 19JAN05A	10FEB06	0	100	12	-166	-126										
	Training Training							0										
1909	Admin.Bldg Procure balustrade & metal works	90 09MAR05A	10FEB06	0	100	12	-158	-180					-		ı			
1910	Admin.Bldg Procure aluminium cladding	90 09MAR05A	10FEB06	0	100	12	-67	-198		_					ı			
1010	A 1 : BU B 1 : 1 : 1 : 1	00 4414 0054	4055500		400	40	07	40	_									
1916	Admin.Bldg Procure slate cladding	90 14MAR05A	10FEB06	50	100	12	-67	-48		_					•			
1902	Admin.Bldg Procure GRP water tank	90 16MAR05A	10FEB06	0	100	12	-158	-144					_					
1002	Additional and the state of the	10001	101 2200		100		100								_			
6391	AdmBldg-Proc & Manuf. LV power dist. equip't	120 20MAR05A	24JUN06	30	100	120	-163	-262		_								
6390	AdmBldg-Proc & Manuf. of HV dist. equip't	120 25MAR05A	24JUN06	50	100	120	-163	-298		1								
0007	A L DI L D	100 05144 D054	0.405500	45	400	400	407	050										
6397	AdmBldg-Proc & Manuf. of CMCS, ELV & TCS sys	180 25MAR05A	04SEP06	15	100	180	-197	-252		Τ								
1917	Admin.Bldg Procure stone cladding	90 03MAY05A	10FEB06	50	100	12	-67	-48										
1011	Transmissing. Troods Storie Stadding	00 000000000000000000000000000000000000	101 2200		100		"	10							-			
1905	Admin.Bldg Procure suspended ceiling	120 09MAY05A	10MAR06	0	80	36	-35	0										
6394	AdmBldg-Proc & Manuf. FS wet sys	90 06JUN05A	19MAY06	30	100	90	-43	-256		T								
C44E	Administration of the second o	00 455500	07 11 18100	0	400	00	101	202							_			
6415	AdmBldg-Proc & Manuf. FCUs & PAUs	90 15FEB06	07JUN06	0	100	90	-184	-283										
1938	Admin.Bldg Initial delivey glass canopy	0 17FEB06		0	0	0	-175	0							•			
	Training and delivery grade carropy	0 2200						Ü							•			
6393	AdmBldg-Proc & Manuf. PD fresh & flush water sys	90 18FEB06	10JUN06	0	100	90	-61	-298									1	
6395	AdmBldg-Proc & Manuf. MVAC mech.vent. sys	90 18FEB06	10JUN06	0	100	90	-187	-286										
0444	Adaptida Dana & Marrist EQ AEA & EMOQO area	400 4055000	47 11 11 00	-	400	400	0.7	400										
6444	AdmBldg-Proc & Manuf. FS AFA & FM200 sys	120 18FEB06	17JUL06	0	100	120	-67	-160		+								
6479	AdmBldg-Proc & Manuf. Chiller & Pumps	90 18FEB06	10JUN06	0	100	90	-127	-244										
00	Training Tree a marian crimer a rampe	00 101 200																
8504	AdmBldg-Proc & Manf bldg related luminaires	180 18FEB06	25SEP06	0	100	180	-151	-226										
2060	Admin.Bldg Initial delivery balust & mtl wks	0 25FEB06		0	0	0	-158	0							\rightarrow			
2055	Admin Dide. Initial dalings, cost-in-co-U	0 0055000		-	_	_	400	0										
∠055	Admin.Bldg Initial delivery curtain wall	0 28FEB06		0	0	0	-166	0										
2057	Admin.Bldg Initial delivery doors & windows	0 11MAR06		0	0	0	-170	503		+						•		
_007		7 11111 11 130						230										
2054	Admin.Bldg Initial delivery louvres	0 18MAR06		0	0	0	-7	0								•		

Act.	Activity		arly	Early					Variance	NOV 26		DEC 27		JA 28			EB !9		AR 0	APR 31	MA
ID	Description	Dur S	tart	Finish	Compl.	Compl.	Dur	Float	arly Finis	14 21	28 5	12 19	26 2	9 1	6 23 3	0 6 1	3 20 2	27 6 1	20 27	31 3 10 17 1	24 1 8
ABWF W		0 4084	IABOC		0	^		170	0												
2056	Admin.Bldg Initial delivery sheet decking	0 18M	IAR06		0	0	0	-176	0												
2059	Admin.Bldg Initial delivery fall arrest syst	0 18M	IAR06		0	0	0	-7	0										•		
2063	Admin.Bldg Initial delivery GRP water tank	0 20A	PR06		0		0	-182	0						1					•	
7582	AdmBldg-Proc & Manuf. LPG sys	120 27A	PR06	18SEP06	0	90	120	-112	-180												
NTERF	ACE DATES																				
ADMINIS	STRATION BUILDING																				
1729	Int. MS - Admin.Bldg E&M G/F access (partial)	0		16FEB06	0	100	0	-108	-185								\				
4003	Int. MS - Admin.Bldg E&M G/F access (full)	0		16FEB06	0	100	0	655	-167								\Diamond				
1827	Int. MS - Admin.Bldg E&M 1/F access (partial)	0		24FEB06	0	100	0	-107	-180								•				
	AdmBldg-E&M access to G/F (partial)	0 25FI	EB06*		0	100	0	-115	-190								•				
6406	AdmBldg-E&M access to 1/F (partial)	0 25F	EB06		0	100	0	-107	-180								•				
	Int. MS - Admin.Bldg E&M 2/F access (partial)	0	,	10MAR06	0	100	0	-115	-168									•			
	AdmBldg-E&M access to 2/F (partial)	0 11M	IAR06		0	100	0	-115	-168									•			
4004	Int. MS - Admin.Bldg E&M 1/F access (full)	0		18APR06	0		0	607	-167											\langle	
CONST	RUCTION																				
CIVIL &	ABWF WORKS																				
SUBSTR	UCTURE																				
6398	Admin.Bldg Earth Mat & Rods - All in ptn D4	36 08M	IAR06	22APR06	0	100	36	-89	-357												
	ERSTRUCTURE																				
NORTH [GI		24 2404	CTOE A	ADEC05	100	100	0		105												
1048	Admin.Bldg Nth - 1F Slab	24 2100	5105A 2	24DEC05A	100	100	0		-185												
1649	Admin.Bldg Nth - Columns & walls 1F to 2F	24 2900	CT05A C	05JAN06A	100	100	0		-180												
1661	Admin.Bldg Nth - 2F Slab	24 15N0	OV05A C	9JAN06A	100	100	0		-171												
1665	Admin.Bldg Nth - Columns & walls 2F to 3F	24 01DE	EC05A 1	18JAN06A	100	100	0		-167												
1666	Admin.Bldg Nth - Roof Slab	24 07DE	EC05A	25JAN06	0	100	4	-151	-161						†						
	Admin.Bldg Nth - Columns & walls 3F to Upp Roof	24 24DE	-0054	10FEB06	0	100		-116	-156						•	_					

Act.	Activity	Orig	Early	Early	%				Variance	NOV 26		DEC 27		JA 28			FEB 29		MAR 30		APR 31		MAY
ID	Description	Dur	Start	Finish	Compl.	. Compl.	Dur	Float	arly Finis	14 21 2	28 5	12 19	26 2	9 1	6 23 i	30 6	13 20	27 6	13	20 27	3 10 17	24 1	8
NORTH [G				Т	1																		
1673	Admin.Bldg Nth - Upper Roof Slab	24	27DEC05A	16FEB06	0	100	16	-97	-149			l			1	T							
SOUTH [G		0.4	07007054	00050054	400	400			404														
1784	Admin.Bldg Sth - Columns & walls GF to 1F	24	27OCT05A	20DEC05A	100	100	0		-181		Т												
1705	Admin.Bldg Sth - 1F Slab	24	05NOV05A	20050054	100	100	0		-169														
1765	Admin.Blug 3tt - TF 3lab	24	USINOVUSA	ZUDECUSA	100	100	0		-109														
1786	Admin.Bldg Sth - Columns & walls 1F to 2F	24	11NOV05A	31DEC05A	100	100	0		-165														
1700	Admin. Diag our Columns & Walls 11 to 21		11140 10071	O I D L O O O A	100	100			100														
1787	Admin.Bldg Sth - 2F Slab	24	19NOV05A	31DEC05A	100	100	0		-153		_												
1788	Admin.Bldg Sth - Columns & walls 2F to 3F	24	01DEC05A	14JAN06A	100	100	0		-152														
1789	Admin.Bldg Sth - Roof Slab	24	07DEC05A	16JAN06A	100	100	0		-141														
														_									
1791	Admin.Bldg Sth - Columns & walls 3F to Upp Roof	24	17JAN06A	15FEB06	0	100	16	-53	-148							T							
4700	A L : BIL O(L II B (OL)	0.4	0055500	07144 D00	-	400	0.4	00	450							_		\perp	1				
1790	Admin.Bldg Sth - Upper Roof Slab	24	08FEB06	07MAR06	0	100	24	32	-153							-		\top	J				
ABWF CRITICAL	DOOMS																						
	Admin.Bldg Crit Rm - Int. Blockwork GF	12	05DEC05A	10FEB06	25	100	12	-164	-180														
1700	Admin. Blag One Terr Inc. Blookwork Of	'-	OODLOOM	TOT EBOO	20	100	'-	104	100			•					_						
1731	Admin.Bldg Crit Rm - Int. Blockwork 1F	12	11FEB06	24FEB06	0	100	12	-164	-180														
1804	Admin.Bldg Crit Rm - Ext. Doors & Glazing GF	18	17FEB06	09MAR06	0	100	18	-175	-203														
1734	Admin.Bldg Crit Rm - Int. Blockwork 2F	12	25FEB06	10MAR06	0	100	12	-158	-168														
1733	Admin.Bldg Crit Rm - Ext. Glazing 1F	18	10MAR06	30MAR06	0	100	18	-175	-191														
4000	A L : BIL O : B L : E : L O :	40	40144 000	0048800	-	400	40	470	040										_		_		_
1366	Admin.Bldg Crit Rm - Int. Finishes GF	18	18MAR06	08APR06	0	100	18	-176	-210														
1380	Admin.Bldg Crit Rm - Ext. Glazing 2F	18	31MAR06	25APR06	0		18	-175	-185														
1360	Admin.Blug Chi Kin - Ext. Glazing 2F	10	STIVIARUO	ZSAFRUU	0		10	-175	-100											7		_	
1422	Admin.Bldg Crit Rm - Int. Finishes 1F	12	10APR06	26APR06	0		12	-176	-210														
				_0,																			
1748	Admin.Bldg Crit Rm - Int. Blockwork - 3F to Roof	12	20APR06	04MAY06	0		12	-182	-198														1
	-																						
	IG ROOMS																_						
1792	Admin.Bldg Oth Rm - Int. Blockwork GF	24	06JAN06A	10FEB06	0	100	12	-115	-162														
4700	Admin Dida Oth Day Int Dissipated 45	0.4	1455000	40144 000		400	0.4	445	100														
1793	Admin.Bldg Oth Rm - Int. Blockwork 1F	24	11FEB06	10MAR06	0	100	24	-115	-162														
1905	Admin.Bldg Oth Rm - Ext. Doors & Windows GF	24	17FEB06	16MAR06	0	100	24	-120	-167														
1005	Admin. Diag Out Min - Lat. Doors & Williams GF	24	ITI EDUO	TOWNANOO		100	24	-120	-107														


Act.	Activity	Orig		Early	%	DWP %	Rem	Total	Variance	NOV 26		DEC 27		AN 28	FEB 29		MAR 30	APR 31	MA
ID	Description	Dur	Start	Finish	Compl.	Compl.	Dur	Float	arly Finis	14 21 28	3 5	12 19 26	2 9	16 23 S	29 30 6 13 20	27 6	13 20 27	3 10 17	24 1 8
REMAINING					Т -		T										_		
1794	Admin.Bldg Oth Rm - Int. Blockwork 2F	24	11MAR06	08APR06	0		24	-97	-162										
4=00			4=144Baa	0515500	_			400	40=										_
1796	Admin.Bldg Oth Rm - Ext. Glazing 1F	30	17MAR06	25APR06	0		30	-120	-167										-
4700	A		47144 000	001441/00				400	407								_		
1798	Admin.Bldg Oth Rm - Int. Finishes GF	36	17MAR06	03MAY06	0		36	-102	-167									I	
4=00	A		0.11.11.000	401411400				400	40=								_		
1799	Admin.Bldg Oth Rm - Int. Finishes 1F	36	31MAR06	18MAY06	0		36	-102	-167								-		
4000	Admir Dide Oth Dec. Let Finish OF	36	40 A DD00	00 11 18100	0		00	400	407									_	
1800	Admin.Bldg Oth Rm - Int. Finishes 2F	36	19APR06	02JUN06	U		36	-102	-167										
1906	Admin.Bldg Oth Rm - Int. Blockwork - 3F to Roof	12	20APR06	04MAY06	0		12	-97	-168										
1000	Admin.blug Oth Kin - Int. blockwork - 3F to Roof	12	ZUAPRUO	04IVIA 106	0		12	-97	-100									_	
1440	Admin.Bldg Oth Rm - Ext. Glazing 2F	30	26APR06	02JUN06	0		30	-120	-167										
1440	Admin.blug Oth Kin - Ext. Glazing 2F	30	20APR00	02301106	0		30	-120	-167									'	
O BA VAIC	ARKS CENERAL			I															
	ORKS - GENERAL																		
FS WOR																			
	EQUIPMENT			T	T		T												_
6411	AdmBldg-Hydrant Pump & Tank set 1st fix	48	25FEB06	26APR06	0	100	48	23	-190									T	ш
	CAL WORKS																		
	R DISTRIBUTION MAJOR EQPT.			1			1												
6408	AdmBldg-HV power dist. sys 1st fix	36	25FEB06	08APR06	0	100	36	-91	-190										
	DISTRIBUTION MAJOR EQPT.	00	4040000	001441/00				04	100									_	
6418	AdmBldg-LV power dist. sys 1st fix	36	10APR06	26MAY06	0		36	-91	-190									-	
000000	DVO						ļ												
P&D WO																			
	R EQUIPMENT	0.4	0555500	0.414.4.70.00		400	0.4	47	400										
6412	AdmBldg-Water Pumps & Tanks 1st fix	24	25FEB06	24MAR06	0	100	24	47	-190										
	STRATION BLDG G/F																		
MVAC W																			
	VATER SYSTEM			1															
6452	AdmBldg G/F -AC(1st Fix) Chilled water sys	42	10APR06	03JUN06	0		42	-97	-190										1
	IT / AIR CONDITIONING	100	0555555	0045505	_	400	00		100										
6405	AdmBldg G/F -AC(1st Fix) mech.vent.	36	25FEB06	08APR06	0	100	36	-115	-190										
	TWI ALLOT																		
KITCHEN E		20	40A DD00	401411/00			20	0.5	400									_	
6484	AdmBldg G/F -AC(1st Fix) Kitchen Exhaust	30	10APR06	19MAY06	0		30	-85	-190										
	CAL MODICS			<u> </u>	1		ļ							-					
	CAL WORKS																		
	BMAIN DISTRIBUTION	00	40ADD00	04 11 11100			00	445	400										
6421	AdmBldg G/F -ES(1st Fix) Main & Sub-main dist.	60	10APR06	24JUN06	0		60	-115	-190										
						1													

Act.	Activity	Orig	Early	Early	%	DWP %				NOV 26		DEC 27		AN 28	FEB 29	MAR 30	APR 31	MA
ID	Description	Dur	Start	Finish	Compl.	Compl.	Dur	Float	arly Finis	14 21 28	8 5	12 19 2	6 2 9	16 23	30 6 13 20	27 6 13 20 27	3 10 17 24	1
FINAL CIR				T		1												
6422	AdmBldg G/F -ES(1st Fix) Final Circuit dist.	60 1	10APR06	24JUN06	0		60	-115	-190									
DMINI	STRATION BLDG 1/F																	
	VORKS																	
	WATER SYSTEM																	
	AdmBldg 1F-AC(1st Fix) Chilled water sys	48 2	20APR06	17JUN06	0		48	-107	-180									
MECH.VE	NT / AIR CONDITIONING																	
	5AdmBldg 1F-AC(1st Fix) mech.vent.	42 2	25FEB06	19APR06	0	100	42	-107	-180									
ELECTR	I RICAL WORKS																	
MAIN & SI	UBMAIN DISTRIBUTION																	
6437	AdmBldg 1F-ES(1st Fix) Main & Sub-main dist.	42 2	20APR06	10JUN06	0		42	-95	-180									Ī
FINAL CIR	I RCUIT																	
6438	AdmBldg 1F-ES(1st Fix) Final Circuit dist.	36 2	20APR06	03JUN06	0		36	-95	-180									
V DMINI!	STRATION BLDG 2/F																	+
MVAC V																		
	NT / AIR CONDITIONING																	
	AdmBldg 2F-AC(1st Fix) mech.vent.	48 1	11MAR06	12MAY06	0	100	48	-115	-168									
	, ,																	
STATU	TORY INSPECTIONS																	
SD INS	SPECTIONS																	
6468	AdmBldg-All FS design approved by FSD (MHJV)	0 2	27JAN06		0	100	0	-19	-190					•				
6493	AdmBldg-Issue, endorse & submit FSI 314 to FSD	6	18FEB06	24FEB06	0	100	6	-19	-190									
LIATIN	 HEIGHTS SOUTH PORTAL BUILDING																	
	ACT DEFINED DATES & SECTIONS																	
	ACCESS & VACATION DATES																	
	Access to Portion - D8	0 0	3JAN06A		100	0	0		37				>		П			
ACS_J2	Access to - J2 (T.Plate & above) SH-S.Vent.Bldg.	0 (09FEB06		0	0	0	22	0					_	\diamondsuit			
LIBMU	TTALS & APPROVALS													-	ή.			+
	BUILDER'S WORKS																	
	SHT SPB - Prep & submit door & window detail	24 1	3NOV04A	10FEB06	50	100	12	47	-146									
	·					100												
	SHT SPB - Approve door & window details	24 0	3JUN05A	10FEB06	0	100	12	47	-122									
2000						1					1		1			1		
	SHT SPB - Prep & sub balustrade & metal wks	24 1	3JUL05A	10FEB06	50	100	12	17	-146									



Act.	Activity	Orig		Early		DWP %				NOV 26		DEC 27		JAN 28		FEE 29		MA 30		APR 31	MA
ID	Description	Dur	Start	Finish	Compl.	Compl.	Dur	Float	arly Finis	14 21 2	8 5 1	12 19 26	6 2	9 16	23 30	6 13	20 27	6 13	20 27	3 10 17 2	4 1 8
E & M V		400	0.414.005.4	1055500		00	40	4-7	-												
2024	SHT SPB - Procure balustrade & metal works	120	24MAR05A	10FEB06	50	90	12	17	-2												
7041	ShtSpBldg-Proc. & Manuf. of HV dist. equip't	180	25MAR05A	04SEP06	50	100	180	-133	-194				 								÷
7086	ShtSpBldg-Proc. & Manuf. of CMCS & ELV sys	180	25MAR05A	04SEP06	20	80	180	-97	-122												
7148	ShtSpBldg-Proc & Manuf. MCC, power & control sys	180	25MAR05A	04SEP06	10	100	180	-169	-188					-							\pm
7156	ShtSpBldg-Proc & Manuf. FS wet sys	120	06JUN05A	24JUN06	30	100	120	-65	-134				 								$\dot{\pm}$
7134	ShtSpBldg-Proc & Manuf. TVF,Ductwks & Cont'l sys	180	09JUN05A	04SEP06	35	90	180	-139	-158												
7102	ShtSpBldg-Proc & Manuf. MVAC Package AC Units	120	18FEB06	17JUL06	0	60	120	-49	-92							I					÷
7117	ShtSpBldg-Proc & Manuf. MVAC mech.vent. sys	120	18FEB06	17JUL06	0	100	120	-125	-146					•		ı					
7230	ShtSpBldg-Proc & Manuf. PD irrig. sys	120	18FEB06	17JUL06	0	100	120	-65	-158							ı					$\dot{\pm}$
8508	ShtSpBldg-Proc & Manf bldg related luminaires	180	18FEB06	25SEP06	0	90	180	-127	-182												
7206	ShtSpBldg-Proc & Manuf. FS AFA & FM200 sys	120	21FEB06	19JUL06	0	40	120	-27	-74												
7210	ShtSpBldg-Proc & Manuf. Cleans & flush water sys	120	28MAR06	23AUG06	0	100	120	-103	-190												
NTERF	ACE DATES																				
1854	Int M/S - SHT S Ptal Bldg - E&M access 3/F	0		10FEB06	0	0	0	17	-2							\diamondsuit					
1855	Int M/S - SHT S Ptal Bldg - E&M access G/F	0		10FEB06	0	0	0	17	-2							\diamondsuit					
1859	Int M/S - SHT S Ptal Bldg - E&M access 2/F	0		10FEB06	0	0	0	17	-2							\diamondsuit					
1856	Int M/S - SHT S Ptal Bldg - E&M access 1/F	0		17FEB06	0	0	0	23	-2							Û	\Rightarrow				
1853	Int M/S - SHT Sth Ptal Bldg-E&M access Ext.Elev	0		22FEB06	0	0	0	37	0								\Diamond				
1857	Int M/S - SHT S Ptal Bldg - E&M access Plenum	0		24FEB06	0	0	0	17	-2								Ŷ				
1858	Int M/S - SHT S Ptal Bldg - E&M access Roof	0		24FEB06	0	0	0	29	-2								Ŷ				
CONST	RUCTION																				
ARCHIT	ECTURAL & BUILDER'S WORKS																				
ROOFIN	G & EXTERNAL FACADE																				
1811	SHT Sth PBldg - Ext. Doors & Windows	33	09FEB06	18MAR06	0	0	33	37	0												

Act.	Activity	Orig		Early		DWP %					_	EC 7	JA 28		FEB 29	MAR 30	APR 31	MAY
ID	Description	Dur	Start	Finish	Compl.	Compl.	Dur	Float	arly Finis	14 21 2	B 5 12	19 ₁ 26	2 9 1	6 23 3	0 6 13 20 27	6 13 20 27	3 10 17 24	1 8
	R'S WORK			1	1													
	SHT Sth PBldg - Wet Trades 1FL	16	11FEB06	01MAR06	0	0	16	23	-2									
1815	SHT Sth PBldg - Wet Trades GL	16	11FEB06	01MAR06	0	0	16	17	-2									
1851	SHT Sth PBldg - Wet Trades 2FL	16	11FEB06	01MAR06	0	0	16	17	-2									
1852	SHT Sth PBldg - Wet Trades 4FL	16	11FEB06	01MAR06	0	0	16	17	-2									
1860	SHT Sth PBldg - Wet Trades 3FL	16	11FEB06	01MAR06	0	0	16	17	-2									
1861	SHT Sth PBldg - Wet Trades 5FL	16	11FEB06	01MAR06	0	0	16	29	-2									
STATU	TORY INSPECTIONS													1				
FSD INS	SPECTIONS																	
7239	ShtSpBldg-All FS design approved by FSD (MHJV)	0	20APR06		0	100	0	-29	-74				Û				•	
SHT T	JNNEL	'	l	1														
CONTR	ACT DEFINED DATES & SECTIONS																	
AREA A	CCESS & VACATION DATES																	
ACS_J1	Access to Portion - J1 (SH Tunnels)	0	27FEB06		0	0	0	22	0						\$			
SUBMI	TALS & APPROVALS																	
E&M E	QPT. / MTRL. SUBMITTALS																	
	ShtRtNb-Sub.TVS control sys	54	02JUL04A	31MAR06	95	100	54	-87	-197								•	
8287	ShtRtSb-Sub.TVS control sys	54	02JUL04A	31MAR06	95	100	54	-87	-197								•	
8282	ShtRtNb-Sub.FS AFA & Linear sys	54	05JUL04A	25JAN06	99	100	5	-153	-226									
8288	ShtRtSb-Sub.FS AFA & Linear sys	54	05JUL04A	25JAN06	99	100	5	-153	-226									
8283	ShtRtNb-Sub. TVS in Tunnel	54	07JUL04A	20JAN06	99	100	1	-117	-174					•				
8289	ShtRtSb-Sub. TVS in Tunnel	54	07JUL04A	20JAN06	99	100	1	45	-174									
8280	ShtRtNb-Sub.CMCS & ELV sys	78	26AUG04A	04MAY06	98	100	78	-123	-238									
8286	ShtRtSb-Sub.CMCS & ELV sys	78	26AUG04A	04MAY06	98	100	78	-115	-230									
	QPT. / MTRL. APPROVALS	1												1				
E&M E			00 11 11 0 4 4	4755000	0.5	100	40	45	-173				I.	1				
	ShtRtSb-App. TVS in Tunnel	18	29JUL04A	17FEB06	85	100	18	45	-173									



Act.	Activity	Orig Early	Early	%				Variance	NOV 26		DEC 27		J <i>I</i>	0		FEB 29		MAR 30		APF 31		MA
ID	Description	Dur Start	Finish	Compl	. Compl.	Dur	Float	arly Finis	14 21	28 5	12 1	9 26 2	2 9 í	16 23	30 6	13 20	27 6	13 20	27	3 10 1	7 24	1 8
	NNEL SOUTHBOUND ShtRtSb-Proc & Manuf. Tunnel Lgt sys	180 18FEB06	25SEP06	0	90	180	-139	-161														
0939	Shift(Sb-1 100 & Mahul. Tullile) Egi sys	100 TOT EBOO	25521 00	U	30	100	-139	-101										_				
STATU	TORY INSPECTIONS																					
	SPECTIONS																					
6973	ShtRt-All FS design approved by FSD (MHJV)	0 20APR06		0	0	0	-40	-59							Î					•	•	
SHT N	ORTH PORTAL BUILDING																					
CONTR	ACT DEFINED DATES, STAGES & SECTION	S																				
	Access to Portion - J3 (T/Plate & above) SH-N.VB	0 09FEB06		0	0	0	22	0							(>						
SUBMI	TTALS & APPROVALS															<u></u>						
	BUILDER'S WORKS																					
1999	SHT NPB - Prep & submit door & window detail	24 13NOV04	10FEB06	50	100	12	29	-146		+												
		24 22 11 11 12	1055500		100		-	400		\perp												
2001	SHT NPB - Approve door & window details	24 03JUN05/	10FEB06	0	100	12	29	-122		Т												
2008	SHT NPB - Prep & sub balustrade & metal wks	24 13JUL05	10FEB06	50	100	12	17	-146						+								
2000	SHT NPB - Approve balustrade & metal works	24 13DEC05	A 10FEB06	0	100	12	17	-122														
2009	SITE NEB - Approve balustrate & metal works	24 13DEC03	TOPEBOO	U	100	12	''	-122														
	PT. / MTRL. SUBMITTALS																					
8295	ShtNpBldg-Sub.TVF, Ductworks & Control sys	78 02JUL04/	20JAN06	99	100	1	-135	-173		Ť												
8297	ShtNpBldg-Sub.MVAC MCC, power & control sys	54 02JUL04/	31MAR06	95	100	54	-187	-278		<u> </u>				+								
0000	CLAN BLU O I FO AFA O FAMORO	54 05 11 11 044	05 (4)(00		400	_	07	400														
8299	ShtNpBldg-Sub.FS AFA & FM200 sys	54 05JUL04A	25JAN06	99	100	5	-37	-103		Т				7								
8298	ShtNpBldg-Sub.FS wet sys	54 05AUG04	25JAN06	99	100	5	-43	-145														
9206	ShtNpDldg Sub MVAC / TVE proumatio svo	54 14AUG04	A 24MAR06	95	100	48	-81	-100														
0290	ShtNpBldg-Sub.MVAC / TVF pneumatic sys	54 14AUGU4	A Z4IVIARUO	95	100	40	-01	-100								1			_			
8292	ShtNpBldg-Sub.of CMCS & ELV sys	78 26AUG04	A 04MAY06	95	100	78	-111	-230		Ť				 								
E&M EC	RPT./MTRL.APPROVALS																					
	ShtNpBldg-App. HV power dist. sys	18 14JUL04	17FEB06	95	100	18	-159	-200		+												
7000	Chillip Didge App. 1.17 pourou dist. sus	40 4041004	1755000	00	400	40	100	200								_						
7268	ShtNpBldg-App. LV power dist. sys	18 13AUG04	17FEB06	90	100	18	-163	-200														
8511	ShtSpBldg-App. building related luminaires	18 18AUG04	17FEB06	90	100	18	-123	-164		\pm				+								
7377	ShtNpBldg-App. FS wet sys	18 02SEP04	17FEB06	80	100	18	-43	-140		<u> </u>				<u> </u>								
					100																	
7427	ShtNpBldg-App. FS AFA & FM200 sys	18 14SEP04	17FEB06	70	100	18	-37	-98														

Act.	Activity	Orig Early	Early	%	DWP %				NOV 26	DE 27	,	JAN 28		FEB 29	MAR 30	APR 31	MAY 3
ID	Description	Dur Start	Finish	Compl.	Compl.	Dur	Float	arly Finis	14 21 2	B 5 12	19 26	2 9 16	6 23 3	0 6 13 20	27 6 13 20		
&M EQ	PT. / MTRL. APPROVALS																
7307	ShtNpBldg-App. of CMCS & ELV sys	18 20SEP04A	17FEB06	88	100	18	-111	-152									
7338	ShtNpBldg-App. MVAC mech.vent. sys	18 23SEP04A	17FEB06	70	100	18	-124	-146									
7431	ShtNpBldg-App. PD cleans. & flush water sys	18 04NOV04A	17FEB06	78	100	18	-73	-158									
7355	ShtNpBldg-App. TVF, Ductworks & Control sys	18 12NOV04A	17FEB06	85	100	18	-135	-172									
7369	ShtNpBldg-App. MVAC MCC, power & control sys	18 12NOV04A	17FEB06	80	100	18	-187	-224					<u> </u>				
7323	ShtNpBldg-App. MVAC Package AC Unit sys	18 01FEB05A	17FEB06	90	100	18	-33	-86					<u> </u>				
ROCU	REMENT - MATERIAL																
BWF W	ORKS																
2016	SHT NPB - Procure doors & windows	120 12JAN05A	10FEB06	50	90	12	29	-2									
2028	SHT NPB - Procure balustrade & metal works	120 09MAR05A	10FEB06	50	90	12	17	-2									
7269	ShtNpBldg-Proc & Manuf. LV power dist. equip't	180 20MAR05A	04SEP06	30	100	180	-163	-182									
7263	ShtNpBldg-Proc. & Manuf. of HV dist. equip't	180 25MAR05A	04SEP06	50	100	180	-159	-182									
7308	ShtNpBldg-Proc. & Manuf. of CMCS & ELV sys	180 25MAR05A	04SEP06	20	80	180	-111	-134									
7370	ShtNpBldg-Proc & Manuf. MCC, power & control sys	180 25MAR05A	04SEP06	10	100	180	-187	-206									
7428	ShtNpBldg-Proc & Manuf. FS AFA & FM200 sys	120 25MAR05A	24JUN06	20	70	120	-37	-80									
7378	ShtNpBldg-Proc & Manuf. FS wet sys	120 06JUN05A	24JUN06	30	100	120	-43	-122					<u> </u>				
7356	ShtNpBldg-Proc & Manuf. TVF,Ductwks&Cont'l sys	180 09JUN05A	04SEP06	35	90	180	-135	-154									
7339	ShtNpBldg-Proc & Manuf. MVAC mech.vent. sys	120 18FEB06	17JUL06	0	100	120	-124	-146									
7432	ShtNpBldg-Proc & Manuf. Cleans & flush water sys	120 18FEB06	17JUL06	0	100	120	-73	-158									
8512	ShtSpBldg-Proc & Manf bldg related luminaires	180 18FEB06	25SEP06	0	80	180	-123	-164			_						
7324	ShtNpBldg-Proc & Manuf. MVAC Package AC Units	120 11MAR06	07AUG06	0	60	120	-51	-104									
ITERF.	ACE DATES																
	RTH PORTAL BUILDING												1				
	Int M/S - SHT N Ptal Bldg - E&M access 3/F	0	10FEB06	0	0	0	17	-2						₽			
1864	Int M/S - SHT N Ptal Bdng - E&M access G/F	0	10FEB06	0	0	0	23	-2						Ů ♦			

Act.	Activity	Orig		Early		DWP %				NOV 26	-	EC 27	JA 28		FEB 29		MAR 30	APR 31	MAY
ID	Description	Dur	Start	Finish	Compl.	Compl.	Dur	Float	arly Finis	14 21 28	5 12	19 26	2 9 1	6 23 3	0 6 13	20 27 6	13 20 27	3 10 17 24	1 8
SHT NO	RTH PORTAL BUILDING		_	_	_														
1865	Int M/S - SHT N Ptal Bldg - E&M access 1/F	0		10FEB06	0	0	0	17	-2						$\overset{\hat{\mathbb{f}}}{\diamondsuit}$				
1868	Int M/S - SHT N Ptal Bldg - E&M access 2/F	0		10FEB06	0	0	0	17	-2						$\overset{\hat{\mathbb{I}}}{\diamondsuit}$				
1866	Int M/S - SHT N Ptal Bldg - E&M access Plenum	0		01MAR06	0	0	0	17	-2							Ŷ			
1867	Int M/S - SHT N Ptal Bdng - E&M access Roof	0		01MAR06	0	0	0	29	-2							Û			
1862	Int M/S - SHT Nth Ptal Bldg-E&M access Ext.Elev	0		08MAR06	0	0	0	29	-2							↑ <	>		
CONST	RUCTION																		
	ECTURAL & BUILDER'S WORKS																		
	R'S WORK																		
	SHT Nth PBldg - Ext. Doors & Windows	33	11FEB06	21MAR06	0	0	33	29	-2										
1821	SHT Nth PBldg - Wet Trades GL	16	11FEB06	01MAR06	0	0	16	23	-2										
1823	SHT Nth PBldg - Wet Trades 1FL	16	11FEB06	01MAR06	0	0	16	17	-2										
1869	SHT Nth PBldg - Wet Trades 2FL	16	11FEB06	01MAR06	0	0	16	17	-2										
1870	SHT Nth PBldg - Wet Trades 4FL	16	11FEB06	01MAR06	0	0	16	17	-2										
1871	SHT Nth PBldg - Wet Trades 3FL	16	11FEB06	01MAR06	0	0	16	17	-2										
1872	SHT Nth PBldg - Wet Trades 5FL	16	11FEB06	01MAR06	0	0	16	29	-2										
TATU	TORY INSPECTIONS																		
SD INS	SPECTIONS																		
7455	ShtNpBldg-All FS design approved by FSD (MHJV)	0	20APR06		0	100	0	5	-74				Û					•	
	ENCLOSURE & T3 UNDERPASS																		
	TALS & APPROVALS																		
	QPT./ MTRL.SUBMITTALS																	_	
8304	Sht-N.R9-Sub.TVS control sys	54	02JUL04A	31MAR06	95	100	54	-87	-178					T					
8309	Sht-N.R9-Sub.MCC, power & control sys	54	02JUL04A	31MAR06	95	100	54	-102	-193									•	
8305	Sht-N.R9-Sub.FS AFA & Linear sys	54	05JUL04A	25JAN06	99	100	5	-58	-116										
8303	Sht-N.R9-Sub.CMCS & ELV sys	78	26AUG04A	04MAY06	98	100	78	-80	-195					 					
																			_

Act.	Activity	Orig		Early		DWP %						DEC 27		JAN 28			FEB 29		MAR 30	APR 31	N
ID	Description	Dur	Start	Finish	Compl.	Compl.	Dur	Float	arly Finis	14 21 28	8 5	12 19	26 2	9 16	23 (30 6	13 20	27 6	13 20 2	7 3 10 17	24 1
	QP. / MTRL. APPROVALS					T															
7487	Sht-N.R9-App. Tunnel Lgt sys	18	05AUG04A	17FEB06	80	100	18	-127	-146						Т		•				
7481	Sht-N.R9-App. HV/LV main & submain dist. sys	18	13AUG04A	17FEB06	80	100	18	-100	-137												
7604	Sht-N.R9-App. LCC, power & control sys	18	18AUG04A	17FEB06	80	100	18	-106	-125												
7517	Sht-N.R9-App. FS AFA & Linear sys	18	14SEP04A	17FEB06	70	100	18	-58	-111												
7494	Sht-N.R9-App. CMCS & ELV sys	18	20SEP04A	17FEB06	88	100	18	-80	-117				$\frac{1}{1}$								
7505	Sht-N.R9-App. TVS control sys	18	12NOV04A	31MAR06	70	100	54	-87	-160						<u> </u>						
7529	Sht-N.R9-App. TVF, Ductworks & Control sys	18	12NOV04A	17FEB06	85	100	18	-109	-146												
7612	Sht-N.R9-App. MCC, power & control sys	18	12NOV04A	17FEB06	80	100	18	-102	-139												
PROCU	REMENT - MATERIAL																				
SHT RC	FULL ENCLOSURE / T3 UNDERPASS																				
7482	Sht-N.R9-Proc & Manuf. ES Main & submain dist.	180	20MAR05A	04SEP06	30	80	180	-100	-119												
7495	Sht-N.R9-Proc & Manuf. CMCS & ELV sys	180	25MAR05A	04SEP06	20	70	180	-80	-99												
7518	Sht-N.R9-Proc & Manuf. FS AFA & Linear sys	120	25MAR05A	24JUN06	15	80	120	-58	-93												
7613	Sht-N.R9-Proc & Manuf. MCC, power & control sys	180	25MAR05A	03OCT06	10	70	180	-126	-145												
7506	Sht-N.R9-Proc & Manuf. TVS control sys	180	25MAY05A	04SEP06	10	70	180	-87	-106												
7530	Sht-N.R9-Proc & Manuf. TVF, Ductwks & Cont'l sys	180	09JUN05A	04SEP06	35	80	180	-109	-128											_	
7488	Sht-N.R9-Proc & Manuf. Tunnel Lgt sys	180	18FEB06	25SEP06	0	80	180	-127	-146												
7605	Sht-N.R9-Proc & Manuf. LCC, power & control sys	180	18FEB06	25SEP06	0	80	180	-106	-125												
CONST	RUCTION WORKS																				
	FULL ENCLOSURE / T3 UNDERPASS																				
KIOSKS																					
KIOSK 1																L,					
2287	Kiosk S1 - Substructure	9	20JAN06	07FEB06	0	0	9	125	81					l							
2289	Kiosk S1 - Steelwork & glazing	12	08FEB06	21FEB06	0	0	12	125	81												
2202	Weighbridge S1 - Install	18	08FEB06	28FEB06	0	0	18	209	81	1					1	П		\vdash			

Act.	Activity	Orig	Early	Early	%	DWP %	Rem	Total	Variance	NOV		DEC			JAN		FEB			MAR			APR	MAY
ID	Description	Dur	Start									27			28		29			30			31	
	Description	Dui	Start	FILISH	Compi.	Compi.	Dui	rioat	any rins	14 21 2	28 5	12 19	26	2 9	₁ 16 ₁ 2	3 30	6 13 2	0 27	6	13 2	0 27	3 10	17 24	1 8
KIOSK 1	Kinali O4 Duildend words	0.4	0055500	04144 000			0.4	405	04								г				٦			
2291	Kiosk S1 - Builders' work	24	22FEB06	21MAR06	0	0	24	125	81								L				_			
2200	Weighbridge C4. Test and sommission	30	041441200	04APR06	0	_	30	209	81									Н						
2296	Weighbridge S1 - Test and commission	30	01MAR06	U4APRU6	U	0	30	209	81									Т						
8531	Kiosk S1 - Elect Works	24	22MAR06	22APR06	0	0	24	149	81											Г				
0001	NIOSK OT - LIGHT WORKS	24	ZZIVIAITOO	22/111100			27	143	01											_				
8532	Kiosk S1 - MVAC Works	12	24APR06	09MAY06	0	0	12	149	81															\perp
	THOOK OT IMP/TO WORK	'-	2 17 11 1100	0011111100					0.															
SWITCH	ROOMS						ı																	
	VITCHROOM																							1
3720	Sth.Switchroom - Builders Work	12	20JAN06	10FEB06	0	0	12	100	81															
																								_
NORTH SV	VITCHROOM																							
3730	Nth.Switchroom - Builders Work	12	20JAN06	10FEB06	0	0	12	100	81															4
T&C and	d Inspections																							
SHT RC	Full Enclosure / T3 Underpass																							
	ORY INSPECTIONS																							
FSD INSPE																								
7521	Sht-N.R9-All FS design approved by FSD (MHJV)	0	20APR06		0	0	0	-14	-33		-												\rightarrow	
	3 11 22 37 2 (2 7																		Û					
- 1		-									•													

APPENDIX M COMPLAINT LOG

Appendix M - Complaint Log

Log Ref.	Location of Concern	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
40426	Butterfly Valley	26 April 2004	A public noise complaint was recently received by EPD. The complaint was related to the noise generated from the Route 8 – ENT site near Butterfly Valley at the night time on 21 April 2004. EPD subsequently referred the complaint to the Environmental Team (ET) Leader of the Project on 23 April 2004.	Noise at night time The information provided by the RSS indicated that no works were undertaken by the Contractor during the concerned period. The concerned noise might probably be due to a burglary case occurred at same night. Noise during day-time It is believed that the day-time noise complaint was due to the site formation works of the Project. Considering the powered mechanical equipment used at the Butterfly Valley and the echo effect of the valley, ET believe that the day-time construction noise from the site at Butterfly Valley might cause nuisance to the nearby resident to some extent, though there was no noise level exceedance at the Government Quarters during our routine monitoring in last three months. The Contractor agreed to implement mitigation measures, including good site practices, selecting quieter plant and working methods and reduction in numbers of noisy plant operating currently, in order to mitigate noise impacts at the NSRs.	Closed
40914	Garden Villa	13-Sep-04 (by EPD) 14-Sep-04 (by ET Leader)	Environmental Protection Department (EPD) received a public noise complaint on 13 September 2004 about construction noise generated from the Route 8 – Eagle's Nest Tunnel and Associated Works (R8-ENT) Project, nearby by Garden Villa at Tai Po Road, Sha Tin. EPD subsequently referred the complaint to the Environmental Team (ET) Leader of the Project on 14 September 2004. The complaint was about general construction noise generated from a construction site nearby Garden Villa at Tai Po Road, Sha Tin. As informed by EPD,	Environmental Permits A Construction Noise Permit (No. GW-RN0405-04) was obtained by the Contractor for the use of powered mechanical equipment (PME) in the concerned works area and use of TAR no.1 during restricted hours. Blasting Works According to the information provided by the Resident Site Staff (RSS), for carrying out blasting works, a blasting permit should be issued by the Mines Division of Civil Engineering and Development Department (CEDD), but not under the jurisdiction of EPD. The CNP issued by EPD only specified the use of PME but not the blasting works during restricted hours.	Closed

Log Ref.	Location of Concern	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
			the complainant was informed by the Contractor (Leighton – Kumagai Joint Venture) that blasting works would be conducted during restricted hours. He worried about the noise nuisance would be induced by the blasting works. 2. Noise nuisance from some site vehicles traveling on the Temporary Access Road (TAR no.1) near Garden Villa was noted by the complainant during restricted hours.	As advised by the RSS, the Contractor did intend to apply for a permit to the Mines Division of CEDD for blasting works during restricted hours. However, up to the time of preparation of this report, the Contractor still had not obtained the approval from the Mines Division and therefore, no blasting works were performed by the Contractor during restricted hours. Use of TAR no.l According to Condition 3d of the above-mentioned CNP, there was restriction on the use of site vehicles traveling on TAR no.1. The usage of site vehicles on TAR no.1 in a 2-week period before the date of complaint, i.e. 30 th August to 12 th September 2004 showed that the only vehicle type using TAR no.1 for the concerned period was concrete truck and the number of vehicle pass was limited to 4 times per hour, which was in compliance with the above CNP's conditions. Regular noise monitoring was undertaken by ET at Garden Villa on 30 th August and 6 th September 2004 during restricted hours (1900 – 2300 hours). The monitoring results were 58.7 dB(A) and 58.6 dB(A), respectively, which were below the noise limit level of 60 dB(A). However, it should be noted that site vehicles were not used by the Contractor on TAR no.1 during restricted hours on these two monitoring day. Based on the information obtained, the validity for the noise complaint in associated with night-time blasting works could not be concluded under ET's investigation, since no blasting works had been performed by the Contractor during restricted hours at the time of the report preparation. Also, it should be highlighted that for carrying out blasting works, permission should be obtained by Mines Division of CEDD, but not under the control of EPD. For the use of TAR no.1, the RSS's records showed that the number of vehicle pass in the period between 30 th August and 12 th September 2004 was complied with the CNP's conditions. It should be noted that only a maximum of 3 concrete trucks	

Log Ref.	Location of Concern	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
				passing the site entrance was recorded. Therefore, it was considered that the nuisance noted by the complainant was not due to the site vehicles adopted by the Contractor (LKJV). Nevertheless, the Contractor was reminded to ensure the compliance of the CNP conditions and adopt good site practice to minimize the construction noise.	
41021	Garden Villa	09-Oct-04 (by EPD) 21-Oct-04 (by ET Leader)	 Environmental Protection Department (EPD) received a public noise complaint on 9 October 2004 about construction noise generated from the Route 8 – Eagle's Nest Tunnel and Associated Works (R8-ENT) Project, nearby by Garden Villa at Tai Po Road, Sha Tin. EPD subsequently referred the complaint to the Environmental Team (ET) Leader of the Project on 21 October 2004. The complaint was about nighttime construction noise generated from a construction site nearby Garden Villa at Tai Po Road, Sha Tin. As informed by EPD, the complainant was particularly concerned of two issues: Construction works undertaken by the Contractor (Leighton–Kumagai Joint Venture) were noted after 2300 hour. Some workers were noted leaving the site through Temporary Access Road (TAR) no.1 at around 2 am, causing nuisance to the residents in Garden Villa. 	According to the information provided by the RSS, no construction activity was undertaken in the nighttime period (2300 – 0700 hours) at the concerned site area. LKJV did admit that some vehicles had been operating at midnight for transporting LKJV's survey workers from the site. Inconsiderate behaviors were noted causing nuisance to Garden Villa residents: 1. Driving the vehicles too fast, which generated excessive engine noise; 2. Noise inside the vehicles (such as staff talking or radios) escaping through the open vehicle windows; and 3. Vehicle beeping horn to request the guards to open the gate. In order to rectify the situation, LKJV had notified the relevant staff with the receipt of the complaint and urged them to take appropriate measures when using TAR1 at night: 1. to drive slowly in order to reduce the engine noise, especially when approaching Garden Villa; 2. to roll up the vehicle windows to contain any noise from talking or radios; and 3. to prohibit beeping the vehicle horn for gate opening; instead, to park the car and approach the guard on foot.	Closed

Log Ref.	Location of Concern	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
41023	Government Quarters (Butterfly Valley)	20-Oct-04 (by MHJV) 23-Oct-04 (by ET Leader)	A public complaint was received by the Engineer's Representative (ER) of Route 8 – Eagle's Nest Tunnel and Associated Works (R8-ENT) Project on 20 th October 2004. The complaint was raised by a resident of the Government Quarters at Caldecott Road, concerning dust generation as a result of the construction activities at Butterfly Valley. The ER subsequently referred the complaint to the Environmental Team (ET) Leader of the Project on 23 rd October 2004.	The complaint was considered valid based on: 1. ER's site observations; 2. ET's weekly site audit; and 3. 1-hr TSP exceedance record. Also, the sources of dust generation were identified as 1. 2 portions of the haul roads, one at Slope BV-S2 and one linking between South Portal Tunnel to Mui Kong Tsuen, were found to be dry. 2. Dust impact due to the haulage of excavated materials at the South Portal. Enhanced dust suppression measures had been implemented by the Contractor: • added rockfill to the haul road between South Portal Tunnel and the Gully fill area; • maintained watering to haul road at Slope BV-S2; • requested the fill material supplier to ensure the material was in a damp condition before leaving quarry; • provided for material not dampened at the Quarry to be directed to the wheel wash for water spray before entering the site; • when cleaning drill holes along slope BV-S4 to ensure adequate water was available for flushing to suppress dust emission; AND • provided damper stockpiles of cleared material at BV-S2 before loading. Based on ER's site observations, most of the above mitigation measures have been implementing by the Contractor. Also, an additional water browser was delivered to site on 29 th Oct 04. No significant fugitive dust emission has been found. During ET's site inspections on 27 th Oct and 3 rd Nov 2004, the situation was found improved. No deficiency relating to air quality impact was noted by ET during the two audit sessions. The results of air quality monitoring (1-hr and 24-hr TSP) in the period between 21 st Oct and 2 nd Nov 2004 were all found to be complied with the Action / Limit Levels.	Closed

Log Ref.	Location of Concern	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
41124	Government Quarters (Butterfly Valley)	21-Nov-04 (by LKJV) 24-Nov-04 (by ET Leader)	A public complaint was received by the Contractor of Route 8 – Eagle's Nest Tunnel and Associated Works (R8-ENT) Project on 21 st November 2004 (Sunday). The complaint was concerned about excessive noise generation from construction machinery at Butterfly Valley on the same day. The Engineer's Representative (ER) subsequently referred the complaint to the Environmental Team (ET) Leader of the Project on 24 th November 2004.	According to the ER, the only construction activity at Butterfly Valley undertaken on 21st Nov 04 was formation of access road near Slope BV-S2. The activity only involved operations of 1 no. of excavator and 1 no. of dump truck with grab, which complied with the condition stipulated in a valid CNP GW-RW0484-04, which was hold by the Contractor. Routine noise monitoring was conducted on 21st and 28th Nov 2004 at NM6. All the measured noise levels (48.5 to 56.4 dB(A)) were well below the noise limit level. In addition, the measurement results were within the baseline noise level. Therefore, the complaint was considered to be invalid. Nevertheless, the Contractor was reminded to ensure the compliance of the conditions stipulated in CNP. The Contractor was also recommended to adopt good site practice in order to minimize the construction noise.	Closed
41201	Government Quarters (Butterfly Valley)	01-Dec-04 (by MHJV & ET Leader)	A public complaint was received by the Engineer's Representative (ER) of Route 8 – Eagle's Nest Tunnel and Associated Works (R8-ENT) Project on 1st December 2004. The complaint was raised by a resident of the Government Quarters at Caldecott Road, concerning dust generation at Butterfly Valley. The Environmental Team (ET) of the Project was informed with the complaint on the same day. The resident complained that a large portion of the excavated slopes was not properly covered, which caused dust nuisance to her.	The complaint was considered valid based on: 1. ER's site observations; 2. ET's weekly site audit Upon receipt of the complaint, a series dust control measures had been implemented by the Contractor, such as covering of the exposed slopes with appropriate sheeting, regular watering to the haul roads and excavated slope faces, etc. During the ET's weekly site audit on 08-Dec-04 together with the representative of HyD, IEC, ER and the Contractor, the above mitigation measures were observed. The idle slopes at BVS2 had been covered by tarpaulin sheeting and erosion mat. The left exposed slope surfaces at BVS2 were under excavation, thus being unable to be covered. According to the ER, the complainant has expressed his satisfaction to the site condition on 07-Dec-04, after the implementation of dust mitigation measures by the	Closed

Log Ref.	Location of Concern	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
				Contractor. However, owing to the prevailing of the dry season, the Contractor was reminded to ensure the dust control measures are effectively implemented. Noise from blasting For carrying out the blasting, the Contractor had obtained the	
50125	Garden Villa (North Portal)	21-Jan-05 (by EPD) 25-Jan-05 (by ET Leader)	Environmental Protection Department (EPD) received a public noise complaint on 21 January 2005 about construction noise and dust generated from the Route 8 – Eagle's Nest Tunnel and Associated Works (R8-ENT) Project, nearby by Garden Villa at Tai Po Road, Sha Tin. EPD subsequently referred the complaint to the Environmental Team (ET) Leader of the Project on 25 January 2005. The complaint was about construction noise and dust generated from a construction site nearby Garden Villa at Tai Po Road, Sha Tin. The complainant was particularly concerned of two issues: 1. Noise from tunnel blasting work carrying out at around 7:30am and 10:00pm; and 2. Dump trucks without covering of canvas when leaving the construction site.	permit from relevant authority. The ET's noise monitoring results did not show any exceedance for the measurement taken when blasting was in place. It should be highlighted that for carrying out blasting works, permission should be obtained by Mines Division of CEDD, but not under the control of EPD. In order to minimize the nuisance from the works, the Contractor was recommended: • To inform the residents around the area about the time of blasting in advance; and • To re-schedule the blasting time table, if possible, in order to avoid nuisance. Uncovered dump trucks In order to evaluate the situation, two inspections were carried out by the ET at Garden Villa on 27-Jan and 28-Jan-05 to identify the dump trucks leaving the site with uncovered load. On 27-Jan-05, 3 nos. of trucks, which were working for ENT Project, was noted by-passing Garden Villa without proper cover. Enhanced control (penalty system) was implemented by the Contractor after the inspection on 27-Jan. During the inspection on 28-Jan-05, 24 nos. of dump trucks for ENT Project were found leaving the site. No non-compliance was noted for the trucks working for ENT Project. LKJV was reminded to keep closely monitoring on the condition and the effectiveness of the proposed control measures.	Closed

Log Ref.	Location of Concern	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
50308	Garden Villa (North Portal)	05-Mar-05 (by EPD) 08-Mar-05 (by ET Leader)	EPD received a public complaint on 5 March 2005 about construction noise and dust generated from the construction sites of Route 8 – Eagle's Nest Tunnel and Associated Works (R8-ENT) and Route 8 - Sha Tin Heights Tunnel and Approaches (R8-SHT), nearby by Garden Villa at Tai Po Road, Sha Tin. EPD subsequently referred the complaint to the Environmental Team (ET) Leader of the Project on 8 March 2005. The complaint was about construction noise and dust generated from the construction sites nearby Garden Villa at Tai Po Road, Sha Tin. The complainant was particularly concerned of the following issues: 1. Nighttime & Sunday construction noise 2. Noise from tunnel blasting at early morning and nighttime 3. Dust from construction activities	 Nighttime & Sunday construction noise no exceedance for noise monitoring restricted hour works were found complied with the CNPs records of vehicular trips on TAR1 did not show noncompliance of CNP conditions Noise from tunnel blasting at early morning and nighttime no exceedance for noise monitoring valid blasting permit had been obtained from CEDD blasting work is not under the jurisdiction of EPD Dust from construction activities dump trucks with uncovered / inadequately covered materials were observed leaving site no exceedance for TSP monitoring enhanced dust suppression measures had been implemented by the Contractor Conclusions The complaint against the dust issue (uncovered / inadequately covered dump trucks) was considered justifiable The Contractor was reminded to review the current checking system. Continuous spot checks would be performed by ET and RSS. 	Closed
50330	Garden Villa (TAR1)	30-Mar-05 (by EPD & ET Leader)	Environmental Protection Department (EPD) received a public complaint on 30 th March 2005 about construction noise from the sites of Route 8 – Eagle's Nest Tunnel and Associated Works (R8-ENT) near Garden Villa at Tai Po Road, Sha Tin. The complaint, which was lodged by a resident of Garden Villa on 29 th March 2005, was about the noise generated by heavy vehicles traveling in and out of the construction site near Garden Villa. According to the complaint, the noise was made from 7am onwards.	The site of concern was likely to be the Temporary Access Road no.1 (TAR1) connecting Tai Po Road and the construction sites of R8-ENT and Route 8 - Sha Tin Heights Tunnel and Approaches (R8-SHT). The time period of concern was within normal working hours (7am to 7pm) on a weekday not being holidays. According to the EM&A Manual, the criterion of construction noise in term of $L_{\rm eq}$ -30min within this period is 75 dB(A) for domestic premises. Since the commencement of the Project, no exceedance of daytime noise criterion of 75 dB(A) was recorded at Station AM3 (Garden Villa). During the 2-hour measurement period of the ad-hoc monitoring (0700-0900 hrs), all the measured noise levels ($L_{\rm eq}$ -30min) were below the daytime noise	Closed

Log Ref.	Location of Concern	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
				criterion of 75 dB(A). Based on the results of routine noise monitoring and the adhoc measurement on 1 st April 2005 at Garden Villa, no exceedance of daytime noise criterion of 75 dB(A) was recorded. The complaint lodged is therefore considered not justifiable. In order to minimize the nuisance generated by the vehicle use at Garden Villa, the Contractor has proposed to limit the frequency of trucks existing from TAR1 at a rate of one truck per minute during the time period of concern (7am to 8:30am).	
50415	Government Quarters	09-Apr-05 (by EPD) 15-Apr-05 (by ET Leader)	The complaint, which was lodged by a resident of 7/F, 38B, 8-10 Caldecott Road (Governmental Quarters) on 9 th April 2005, was about the noise generated by the construction works at the Butterfly Valley during daytime. The complainant mentioned that the instant noise level taken by himself was 78 to 82 dB(A). EPD subsequently referred the complaint to the Environmental Team (ET) Leader of the Project on 15 th April 2005. The time period of concern was within normal working hours (7am to 7pm) on a weekday not being public holidays. According to the EM&A Manual, the criterion of construction noise in term of L _{eq} -30min within this period is 75 dB(A) for domestic premises.	Governmental Quarters (Station NM6) is one of the designated noise monitoring stations in the EM&A programme. Routine monitoring is undertaken on a weekly basis in accordance with the EM&A Manual. Since the commencement of the Project, no exceedance of daytime noise criterion of 75 dB(A) was recorded at this station. Ad-hoc measurement was conducted at the complainant's premises on 22 Apr 05. The measured noise level was 69.0 dB(A), which was well below the daytime noise criterion of 75 dB(A). Based on the results of routine noise monitoring and the adhoc measurements conducted in the complainant premises, no exceedance of daytime noise criterion of 75 dB(A) was recorded. The complaint lodged is therefore considered not justifiable.	Closed

Log Ref.	Location of Concern	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
50419	Government Quarters	15-Apr-05 (by EPD) 19-Apr-05 (by ET Leader)	The complaint was lodged by a resident of 8-10 Caldecott Road (Government Quarters) on 15 th April 2005 to EPD as well as the Chief Resident Engineer of the Project. EPD subsequently referred the complaint to the Environmental Team (ET) Leader of the Project on 19 th April 2005. The complainant mentioned that they had experienced quite a lot of noise emanating from the tunnel drilling area after 11pm over several nights and most particularly at the night of 14 th April 2005 and at 4am on 15 th April 2005.	The site of concern was likely to be the South Portal. For carrying out construction works at this area during restricted hours, two Construction Noise Permits (CNPs no. GW-RW0085-05 and GW-RW0086-06) were obtained by the Contractor in accordance with the requirements stipulated in Noise Control Ordinance. According to the information provided by the Resident Site Staff and the Contractor, the construction activities undertaken in the period between 11 th and 15 th April 2005 from 1900 to 0700 hours included drilling, breaking, trimming, set up of rock drill, installation of arch-rib and grouting. The powered mechanical equipment (PME) involved in the above works included backhoe, rock drill, loader, dumper, shot-crete machine, group pump, mobile platform and grout machine, which were covered by the CNPs. According to the routine monitoring results, for the time period between 2300-0700 hours, the measured noise levels exceeded the corresponding noise Limit Level of 50dB(A). However, the measured levels were found within the range of baseline level and below the average baseline level. Based on the routine noise monitoring results at Station NM6, the measured noise levels for the period between 2300-0700 hours were below the baseline noise level, which was comparable to the ambient level. According to the RSS's record, the PME items operated during the concerned period were found covered by the 2 CNPs hold by the Contractor. Based on the available information, there is not enough evidence to prove whether the complaint against nighttime construction noise generated in the concerned period (11 th to 15 th April 2005) is justifiable or not.	Closed

Log Ref.	Location of Concern	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
50512	Yew Chung International School	12-May-05	On 11 May 05, a notice was sent to Yew Chung International School (YCIS) by the Contractor, providing their tentative blasting schedule on 12 May 05. It was shown that one of the blasting operations was scheduled at 09:30am, at when an examination was being held in YCIS. Upon receipt of the notice, a representative of YCIS lodged a complaint to the Contractor via the Project's hotline at 07:40 on 12 May 2005. The complainant expressed her objection to the blasting operation taken at 09:30am when the examination was taken place. The Contractor then agreed on one occasion only to delay the tunnel blast planned for 9:30am until 9:50am (i.e. 5 min after the examination). The complainant satisfied but did expect no future blasting during the examination period. According to the Engineer's Representative, the Contractor did not wish to make any commitment to ensure no blasting would be taken within the examination period.	A 1-day continuous noise measurement was conducted by the Environmental Team at Station NM1 on 26 May 05. According to the ER's record, two blasting operations were taken in the vicinity of YCIS on 26 May 05. One surface blast was taken at Butterfly Valley at 15:42 and one tunnel blasting was taken at South Portal at 16:56. The measurement results showed that the noise impact in term of Leq-5min and Leq-30min arising from the blasting operations was insignificant. No exceedance of construction noise criterion for examination period was recorded (Leq-30min < 65dB(A)). The complaint lodged was therefore considered not justifiable. However, in order to minimize the potential nuisance arising from the blasting noise and the siren sounds prior to blasting, the Contractor was recommended to consider scheduling the blasting operations beyond the examination periods.	Closed

Log Ref.	Location of Concern	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
50610	Government Quarters	10-Jun-05	On 10 June 2005, the Resident Site Staff (Maunsell-Hyder Joint Venture) received a complaint from a resident of the Government Quarters at Caldecott Road. The complaint was concerned about the construction dust generation as a result of the construction activities of the Project at Butterfly Valley. The complainant had not specified which construction activities had contributed to the dust generation.	Site Observations According to the RSS's preliminary investigation, it was considered that soil nailing at Slope BV-S2 was the dominant dust source and was likely to be the activity of concern. The dust suppression measures taken were found inadequate to control the dust dispersion from the works. Noticeable dust dispersion from the soil nailing work could be observed. Corrective Actions After the Contractor was notified by the RSS of the complaint, immediate action was taken by the Contractor on the same day (10 June 2005). The dust mitigation measures for the soil nailing were enhanced. An additional thicker cover was used. Also, continuous water spray was applied to suppress the dust emission. Environmental Outcome The RSS made a response to the complainant on 10 June 2005. The complainant was informed of the rectification actions taken by the Contractor. No further adverse comment was received from the complainant. Conclusions Based on the RSS's information, this complaint is considered to be valid and related to the construction activities of the Project. However, corrective action had been taken by the Contractor immediately and the situation was found improved.	Closed

Log Ref.	Location of Concern	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
50712	A scattered house near South Portal and Tai Po Road Water Treatment Works Staff Quarters	12-Jul-05	On 12 July 2005, a resident, whose house is located near South Portal and Tai Po Road Water Treatment Works Staff Quarters, lodged a complaint to the Contractor via the Project's hotline at 11:40am. The complainant expressed his concern on the nuisance caused by the blasting works at early morning (before 07:00 hours) and late night (after 23:00 hours).	According to the information provided by the RSS, tunnel blasting works have been taken place in the concerned period in north bound tunnel from the Ventilation Adit towards the direction of the South Portal. Environmental Requirements In the EP, the EM&A Manual of the Project and the NCO, no requirement is specified for the control of blasting operation and the associated environmental impact, such as blasting noise. It should be highlighted that for carrying out blasting works, permission should be obtained by Mines Division of CEDD, but not under the jurisdiction of EPD. For carrying out the above-mentioned blasting operations, the Contractor has obtained a valid blasting permit from CEDD under the Dangerous Goods Ordinance (Cap. 295). Under this permit, the Contractor is allowed to carry out 24-hour blasting works within the designated area. Contractor's Actions Though the blasting noise is not under the control of any environmental related regulation and the Contractor is allowed to carry out 24-hour blasting, the Contractor would try to keep the blasts of concern undertaken between 07:00 to 23:00 hours. This arrangement could effectively reduce the potential nuisance to the residents within the more sensitive time period (23:00 to 07:00 on next day). Conclusions The subjected blasting operations were carried out by the Contractor under a valid blasting permit. The complaint lodged is therefore considered not justifiable.	Closed

Log Ref.	Location of Concern	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
50809	Government Quarters (8-10 Caldecott Road)	09-Aug-05	On 9 August 2005, a resident of 8-10 Caldecott Road (Government Quarters) lodged a complaint to the Contractor via the Project's hotline at 14:30. The complainant expressed her concern on the nuisance caused by the blasting works undertaken at Butterfly Valley. Noise impact arising from the blasting works was one of the issues raised by the complainant.	Ad-hoc Noise Measurement An ad-hoc noise measurement was carried out on the roof of Government Quarters during a surface blast on 16 August 2005. According to the record of the RSS and the site observation, a surface blasting was undertaken at Butterfly Valley at around 15:38 on the monitoring day. The results show that the measured noise level in term of Leq-30min, i.e. 69.1 dB(A) during the surface blasting was well below the daytime construction noise criterion of 75 dB(A). Conclusion and Recommendation According to the results of ad-hoc noise measurement taken at Government Quarters on 16 August 2005, the measured noise levels (Leq-30min) did not exceed the noise criterion of 75 dB(A). In addition, the subjected blasting operations were carried out by the Contractor under a valid blasting permit. For the concern of noise impact, the complaint was considered not justifiable.	Closed
50830	Government Quarters (8-10 Caldecott Road)	30-Aug-05	The RSS received a public complaint from a resident of Government Quarters addressing two noise issues: 1. Noise nuisance caused by drilling works at Butterfly Valley; 2. Noise nuisance due to blasting 0045 hrs of 28 August 2005.	Noise Measurement No exceedance was recorded for the routine noise monitoring at NM6 (Government Quarters). Ad-hoc noise measurement was conducted on 1 and 2 Sept 05. All measured noise levels complied with the noise criteria. Conclusion The complaint was considered not justifiable. However, the Contractor had taken proactive actions in order to minimize the nuisance of the residents, (1) to stop the rock breaking works at BVS2 and (2) to install temporary noise barriers for drilling works.	Closed

Log Ref.	Location of Concern	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
50928	Government Quarters (8-10 Caldecott Road)	28-Sept-05	A resident of Government Quarters complaint about a blast undertaken at 0215hr on 28 Sept 05.	After receiving the complaint, the ET carried out a continuous noise measurement at Station NM6 (Government Quarters) from 29 to 30 September 2005. All the measured noise levels in term of Leq-5min are close to the baseline noise level. The noise levels after correction of baseline levels were all below the noise criterion of 50 dB(A). Conclusion The subjected blasting operations were carried out by the Contractor under a valid blasting permit. In addition, no noise exceedance was recorded for the ad-hoc noise monitoring. The complaint lodged is therefore considered not justifiable.	Closed
51025	Caldecott Hill (2 Caldecott Road)	25-Oct-05	A public complaint was received by the MWPMO of Highways Department on 25 October 2005. The complaint was subsequently refereed to the RSS and Environmental Team of Route 8 – Eagle's Nest Tunnel and Associated Works (R8-ENT) Project. The complaint was lodged by the management company of Caldecott Hill (No.2 Caldecott Road). It was about dust generation when construction vehicles, particularly dump trucks and concrete trucks, traveling along the Water Treatment Works (WTW) access road and its junction with Caldecott Road. According to the photos provided by the complainant, noticeable dust generation was observed during construction vehicles movement on the roads of concern.	Site Observations Ad-hoc site inspections were carried out on 25 and 26 Oct 05. On 26 Oct 05, the WTW access road was observed dry. Deposition of dusty materials was noted. Significant dust generation was identified during vehicle movement. Contractor's Actions Mitigation actions were taken by the Contractor: 1. One labour was appointed to water spray the concerned road junction and clear up of dusty materials deposited on the WTW access road. 2. Regular watering on access road by hose pipe was performed to keep the road wet. 3. All vehicles would be wheel-washed and loads of dusty materials would be covered before leaving the site. Conclusions Based on the site observations, this complaint was considered to be valid and related to the Project works. However, enhanced dust mitigation measures were taken by the Contractor and the situation was found improved.	Closed

Log Ref.	Location of Concern	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
51031	Po Leung Kuk Choi Kai Yau School	31-Oct-05	The resident site staff (MHJV) of R8-ENT received a complaint from the Principal of PLKCKY School. She commented that the blasting noise (nighttime and daytime) at Butterfly Valley became louder than before.	An ad-hoc noise measurement was taken by ET on 5 Nov 05 to evaluate the noise impact due to daytime surface blasting at the BV. The measurement results revealed that there has been no exceedance of noise level criteria. The complaint was therefore considered not justifiable.	Closed
51101	Butterfly Valley (Government Quarters)	1-Nov-05	On 1 Nov 05, the Resident Site Staff received a complaint from a resident of the Government Quarters. On 2 Nov 05, a complaint of similar natures and same location was received by the Environmental Protection Department. The complainant was concerned about the following environmental issues: 1. Noise nuisance due to tunnel blasting works undertaken at midnights and in early mornings (3am to 5am); 2. Noise nuisance due to operation of a generator after 11pm; 3. Construction dust and daytime noise due to processing and stockpiling of crushed rocks at Butterfly Valley; 4. Noise nuisance due to works outside tunnel in the early morning of 2 Nov 05.	Item 1: Noise nuisance due to tunnel blasting For carrying out the above-mentioned blasting operations, the Contractor has obtained a valid blasting permit from CEDD. Under this permit, the Contractor is allowed to carry out 24-hour blasting works. As advised by the Contractor, all the blasting operations had been completed by 12 Nov 05. Item 2: Noise due to operation of a generator after 11pm According to the Construction Noise Permit issued by EPD, one generator was allowed to be operated after 11pm at South Portal area outside the tunnel. In view of the provision of acoustic enclosure and the separation distance from the generator to Government Quarters (around 300m), the noise impact arising from this generator onto the residents of the Quarters was believed to be insignificant. During the ET's investigation on 11 Nov 05, no engine-like noise generated from the construction site could be identified. Item 3: Dust and noise due to handling of crushed rocks No noise exceedance was recorded. During the weekly site inspections, deficiencies regarding inadequate dust mitigation measures for the crushed rock processing and stockpiling were occasionally observed. Dry / uncovered stockpiles and dust emissions from crushed rocks handling were sometimes noted. Item 4: Noise from works out of tunnel in morning of 2 Nov 05 According to the RSS's site records, there has been no activity outside the tunnel in the early morning of 2 November 2005. Work was undertaken deep inside the tunnel during the concerned period. The mentioned noise nuisance might not be related to R8-ENT Project. An ad-hoc noise measurement was carried out by ET from 8 to 10 November 2005 in order to evaluate the noise at Quarter's residents and no exceedance was recorded.	Closed

Log Ref.	Location of Concern	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
				Conclusion Based on the information obtained, environmental monitoring results and site observations, this complaint was considered not justifiable, except for the concern of dust nuisance due to crushed rock processing.	
51205	Caldecott Road junction	5-Dec-05	The complaint was lodged by the management company of Villa Carlton. The complainant mentioned that several complaints from the occupants of Villa Carlton were received, against the dust emission when they drove to Kowloon via the Caldecott Road Junction. She also considered that the amount of water spraying by the Contractor was insufficient to suppress dust emission at Caldecott Road Junction.	A similar complaint (Log no. 51025) was received on 25 Oct 05 from Caldecott Hill. Significant dust emission was noted when construction vehicles traveling along the WTW access road and its junction with Caldecott Road. With implementation of enhanced dust mitigation measures, the situation was found improved and satisfactory. Site Observations Since Nov 05, in order to observe the Contractor's actions taken for the above-mentioned complaint, the area of interest was included during the weekly environmental audit. No deficiency had been noted at this area during the audit. After receiving this new complaint (Log no.51205), several ad-hoc site inspections were carried out on 6, 8 and 14 Dec 05. In addition, the RSS of the Project had carried out daily checking of the condition of the Caldecott Road Junction. Sufficient dust mitigation measures had been implemented by the Contractor. The condition was found satisfactory. Therefore, this complaint was considered not justifiable. However, it is noted that the Contractor had stepped up dust mitigation measures to further improve the condition at Caldecott Road junction.	Closed

Log Ref.	Location of Concern	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
60204	Garden Villa	4-Jan-06 (by ETL)	A public complaint was received by the Environmental Protection Department on 3 January 2006. The complaint was subsequently referred to the Environmental Team of Route 8 – Eagle's Nest Tunnel and Associated Works (R8-ENT) Project on 4 January 2006. According to EPD's information, the complaint was lodged by a complainant, who walked along Tai Po Road on 1-2 January 2006. The following information was given by EPD for our investigation: • Time of concern: 1-2 January 2006 (Daytime) • Suspected site area of concern: ENT's Toll Plaza and Administration Building. • Dust and noise nuisance was noted by the complainant when he passed Garden Villa. • Noise from wood saw and crane or alike was noted.	According to the Contractor's information, construction activities were carried out on 1 and 2 Jan 06, including: • Erection and dismantling of formwork • Fixing water pipe All the equipment operated by the Contractor on 1-2 Jan 06 complied with the permissible equipment stated in the CNP. On 1 Jan 06, noise monitoring was carried out. All the results complied with the noise criterion. B. Construction Dust Impact Erection and dismantling of formwork and fixing water pipe were considered not dust emissive in nature. For stockpiles of materials in Toll Plaza area, dust mitigation measures had been implementing by the Contractor. The condition in term of dust control was found satisfactory during the audit sessions on 4 and 11 Jan 06. Since December 2005, all TSP monitoring results complied with the Action / Limit Level. Conclusion Based on the information given, site observations and environmental monitoring results, this complaint was considered not justifiable. Nevertheless, the Contractor was reminded to adopt good site practice to minimize the environmental impacts at the nearby sensitive receivers	Closed