# Route 8 (previously known as Route 9) between Cheung Sha Wan & Sha Tin

Contract No. HY/2003/10 - Environmental Team for Lai Chi Kok Viaduct and Eagle's Nest Tunnel

Monthly EM&A Report
Part II – Eagle's Nest Tunnel & Associated Works
(Version 1)

February 2006

Approved By

(Environmental Team Leader)

#### REMARKS:

The information supplied and contained within this report is, to the best of our knowledge, correct at the time of printing.

CINOTECH accepts no responsibility for changes made to this report by third parties.

#### CINOTECH CONSULTANTS LTD

Room 1602-1610, Delta House, 3 On Yiu Street, Shatin, NT, Hong Kong Tel: (852) 2151 2083 Fax: (852) 3107 1388

Email: info@cinotech.com.hk

### TABLE OF CONTENTS

EX	ECUTIVE SUMMARY	1
	Introduction  Environmental Monitoring and Audit Works  Environmental Licenses and Permits  Key Information in the Reporting Month	1
1.	INTRODUCTION	3
	Background Project Organizations Construction Programme Summary of EM&A Requirements	4 4
2.	AIR QUALITY	
	Monitoring Requirements  Monitoring Locations  Monitoring Equipment  Monitoring Parameters, Frequency and Duration  Monitoring Methodology and QA/QC Procedure  Results and Observations	6 6 6 7
3.	NOISE	9
	Monitoring Requirements  Monitoring Locations  Monitoring Equipment  Monitoring Parameters, Frequency and Duration  Monitoring Methodology and QA/QC Procedures  Maintenance and Calibration  Results and Observations	9 . 10 . 10 . 10 . 11
4.	ENVIRONMENTAL AUDIT	. 12
	Site Audits Review of Environmental Monitoring Procedures Status of Environmental Licensing and Permitting Implementation Status of Environmental Mitigation Measures Summary of Exceedances Implementation Status of Event Action Plans Summary of Complaints and Prosecutions	. 12 . 12 . 12 . 14 . 15
5.	FUTURE KEY ISSUES	. 16
	Key Issues for the Coming Month  Monitoring Schedule for the Next Month  Construction Program for the Next Month	. 16
6.	CONCLUSIONS AND RECOMMENDATIONS	. 17
	Conclusions Recommendations	

#### LIST OF TABLES

Table I	Summary Table for Events Recorded in the Reporting Month
Table II	Summary Table for Key Information in the Reporting Month
Table 1.1	Key Project Contacts
Table 2.1	Locations for Air Quality Monitoring
Table 2.2	Air Quality Monitoring Equipment
Table 2.3	Impact Dust Monitoring Parameters, Frequency and Duration
Table 3.1	Noise Monitoring Stations
Table 3.2	Noise Monitoring Equipment
Table 3.3	Noise Monitoring Parameters, Frequency and Duration
Table 4.1	Summary of Environmental Licensing and Permit Status
Table 4.2	Observations and Recommendations of Site Audit

#### LIST OF FIGURES

Figure 1a Locations of Monitoring Stations
Figure 1b Locations of Monitoring Stations

#### LIST OF APPENDICES

A	Action and Limit Levels for Air Quality and Noise
В	Copies of Calibration Certificates
C	Environmental Monitoring Schedules
D	Wind Data
E	1-hour TSP Monitoring Results and Graphical Presentations
F	24-hour TSP Monitoring Results and Graphical Presentations
G	Noise Monitoring Results and Graphical Presentations
Н	Summary of Exceedance
I	Site Audit Summary
J	Event Action Plans
K	Environmental Mitigation Implementation Schedule (EMIS)
L	Construction Programme
M	Complaint Log

#### ABBREVIATION AND ACRONYM

AL Levels Action and Limit Levels

E / ER Engineer/Engineer's Representative

EIA Environmental Impact Assessment

EM&A Environmental Monitoring and Audit

EMIS Environmental Mitigation Implementation Schedule

EP Environmental Permit

EPD Environmental Protection Department

ET Environmental Team

HVS High Volume Sampler

IEC Independent Environmental Checker

RE Resident Engineer

RH Relative Humidity

TSP Total Suspended Particulates

TDD Territory Development Department

QA/QC Quality Assurance / Quality Control

SLM Sound Level Meter

WMP Waste Management Plan

#### **EXECUTIVE SUMMARY**

#### Introduction

- This is the twenty-seventh monthly Environmental Monitoring and Audit (EM&A) Report prepared by Cinotech Consultants Limited for the "Route 8 (previously known as Route 9) between Cheung Sha Wan & Sha Tin, Lai Chi Kok Viaduct & Eagle's Nest Tunnel". This report documents the findings of EM&A Works conducted in February 2006 for Contract No. HY/2003/02, Eagle's Nest Tunnel and Associated Works (the Project).
- The major site activities undertaken in the reporting month included slope cutting, drainage works, tunnel lining and construction of portal buildings and Administration Building.

#### **Environmental Monitoring and Audit Works**

- Environmental monitoring and audit works for the Project was performed regularly as stipulated in the EM&A Manual and the results were checked and reviewed. Site audits were conducted once per week. The implementation of the environmental mitigation measures, Event Action Plans and environmental complaint handling procedures were also checked.
- Summary of events and actions taken in the reporting month is tabulated in **Table I**.

Table I Summary of Events Recorded in the Reporting Month

Parameter	No. of Events		No. of Events	Action Taken	
<i>Furumeter</i>	Action Level	Limit Level	Due to the Project	Action Tuken	
1-hr TSP	0	0	0	N/A	
24-hr TSP	0	0	0	N/A	
Noise	0	1	0	Notification of exceedance was issued.	

#### **Environmental Licenses and Permits**

• Licenses/Permits granted to the Project include the Environmental Permit (EP) for the Project, Registration of Chemical Waste Producer (RCWP), Construction Noise Permits (CNPs) and Water Discharge Licenses (WDLs).

#### **Key Information in the Reporting Month**

• Summary of key information in this reporting month is tabulated in **Table II**.

Table II Summary Table for Key Information in the Reporting Month

Event	<b>Event Details</b>		Action Taken	Status	Remark
Event	Number	Nature	Action Taken	Status	Kemark
Complaint received	0		N/A	N/A	
Changes to the assumptions and key construction / operation activities recorded	0		N/A	N/A	
Status of submissions under EP	0		N/A	N/A	
Notifications of any summons & prosecutions received	0		N/A	N/A	

#### **Future Key Issues:**

Major site activities for the coming month include:

- Slope cutting;
- Haul road construction;
- Soil nail installations;
- Retaining wall construction;
- Installation of water proofing membrane in tunnels;
- Portal building construction.

The anticipated environmental impacts will be mainly on surface runoff during rainy days, dust from slope work, haul roads and stockpiles.

#### 1. INTRODUCTION

#### **Background**

- 1.1 Route 9 (Kowloon Section) (R9K) (hereinafter call the R9K-Project) forms part of the Route 9 between Cheung Sha Wan and Sha Tin (R9-CSWST) project, which will be a new expressway connecting West Kowloon and Sha Tin. It will be the fourth external link between Sha Tin and Kowloon and will form an important link between the northeast New Territories and the west Kowloon, Lantau Island and the western New Territories. R9K is being managed and implemented by the Highways Department (HyD).
- 1.2 The engineering design of R9K is covered under Agreement No. CE 50/98 "Route 9 between Cheung Sha Wan and Sha Tin Design Construction Assignment". The main consultant engaged under Agreement No. CE 50/98 is Maunsell Hyder Joint Venture (MHJV), who acts as the Engineer for the construction contracts. The works of R9K mainly comprise a 1.4km dual 3-lane Lai Chi Kok Viaduct from Lai Wan Interchange to Butterfly Valley; 0.5 km of dual 3-lane at-grade carriageway linking to the 2.1 km dual 3-lane twin-bore Eagle's Nest Tunnel with associated portal buildings; a toll plaza with an administration building located with the Sha Tin valley woodland; a ventilation building and an adit; associated noise barriers, noise enclosures, drainage, slope and landscape works; and electrical and mechanical works for the whole R9-CSWST. The remainder of the R9-CSWST forms the Sha Tin Section (R9S) of the project and is being managed and implemented separately by the Civil Engineering and Development Department (CEDD).
- 1.3 The R9-CSWST project is a Designated Project under the Environmental Impact Assessment Ordinance (Cap. 499) (EIAO). An environmental impact assessment (EIA) report has been prepared in 1998 for the R9-CSWST project (1998 R9 EIA) to consider the key issues of noise, air quality, water quality, ecological, construction waste, landscape and visual, land use and cultural impacts, and identify possible mitigation measures.
- 1.4 An Updated Final EIA report was subsequently completed in August 1999 for the R9-CSWST project (1999 R9 EIA), to cater for some changes in R9K portion as mentioned in paragraph 1 of the report. The 1999 R9 EIA was endorsed by Environmental Protection Department (EPD) in November 1999. The 1998 R9 EIA and the 1999 R9 EIA (R9 EIA Reports) were included in the EIA register under the EIAO as report no. EIA-135/BC and AEIAR-022/1999 respectively. An Environmental Monitoring and Audit (EM&A) Manuals for each of the R9 EIA Reports (EM&A Manuals) were also included as part of the EIA reports in the register.
- 1.5 Subsequent to the endorsement of the R9 EIA Reports by EPD in November 1999, the project programme was deferred to start in 2002/2003 for completion by 2006/07. The implementation of the project was then separated into the R9S and R9K portion. An Environmental Permit (EP) No. EP-103/2001 was issued on 17 September 2001 for R9K to the HyD as Permit Holder and a varied EP No. EP-103/2001/A was subsequently issued on 20 May 2003 for R9K (R9K EP) to HyD as Permit Holder. A varied EP-103/2001/C was recently issued on 22 July 2005.

- 1.6 The major construction activities of two civil contracts of the R9K project, Contract No. HY/2003/01 entitled "Route 9 Lai Chi Kok Viaduct" and Contract No. HY/2003/02 entitled "Route 9 Eagle's Nest Tunnel and Associated Works", were commenced on 15<sup>th</sup> December 2003 for completion in April 2007.
- 1.7 "Route 9" was recently re-tiled as "Route 8 (previously known as Route 9)". Cinotech Consultants Limited (Cinotech) was commissioned by HyD to undertake the Environmental Monitoring and Audit works for "Route 8 (previously known as Route 9) between Cheung Sha Wan and Sha Tin Environmental Team (ET) for Lai Chi Kok Viaduct and Eagle's Nest Tunnel (Contract No. HY/2003/10)". Dr. Priscilla CHOY of Cinotech Consultants Ltd. was appointed as the ET Leader under Condition 2.2 of the EP. Mr. David YEUNG of CH2M-IDC Hong Kong Ltd. was appointed as the IEC under Condition 2.1 of the EP. This is the twenty-seventh monthly EM&A report summarizing the EM&A works for the Project in February 2006.

#### **Project Organizations**

- 1.8 Different parties with different levels of involvement in the project organization include:
  - Project Proponent Major Works Project Management Office (MWPMO) of Highways Department (HyD)
  - Engineer / Engineer's Representative (E/ER) Maunsell-Hyder Joint Venture (MHJV)
  - Environmental Team (ET) Cinotech Consultants Limited
  - Independent Environmental Checker (IEC) CH2M-IDC Hong Kong Ltd.
  - Contractor Leighton-Kumagai Joint Venture (LKJV)
- 1.9 The responsibilities of respective parties are detailed in Section 1.8.3 of the EM&A Manual (1999) of the Project.
- 1.10 The key contacts of the Project are shown in **Table 1.1**.

#### **Construction Programme**

- 1.11 The site activities undertaken in the reporting month were:
  - Soil nailing, box culvert, retaining wall and water-main works at Butterfly Valley;
  - Cut slope and haul road construction at Butterfly Valley;
  - Drainage works at Butterfly Valley and Toll Plaza;
  - Water proofing membrane and tunnel lining construction at ENT Tunnel;
  - OHVD slab and road slab construction at ENT Tunnel;
  - Tunnel drainage, cross passage, ventilation adit concrete lining, E&M installation, Kiler construction and painting for OHVD soffit at ENT Tunnel;
  - Concreting at South Portal, North Portal, Toll Plaza and Ventilation Adit;
  - Footbridge and subway construction at Toll Plaza;
  - Chlorine barrier wall construction at Portion X;
  - E&M MSFD installation at ENT Tunnel; and
  - E&M installation work within SHT works area.

#### **Summary of EM&A Requirements**

- 1.12 The EM&A programme requires construction phase monitoring for air quality and construction noise, and environmental site audit. The EM&A requirements for each parameter are described in the following sections, including:
  - All monitoring parameters;
  - Action and Limit levels for all environmental parameters;
  - Event / Action Plans;
  - Environmental mitigation measures, as recommended in the project EIA study final report; and
  - Environmental requirements in contract documents.

**Table 1.1** Key Project Contacts

Party	Role	Name	Position	Phone No.	Fax No.	
HyD	Permit Holder	Mr. Kroc Leung	SE2/R8K	2762 3662	2714 5198	
ПуБ	Mr. George Law E4/R8K	E4/R8K	2762 3675	2/14/3198		
	Engineer	Mr. Conrad Ng	Project Manager	2605 6262	2691 2649	
MHJV		Mr. Peter Poon	CRE	3552 2500		
IVITIJ V	Engineer's Representative	Mr. Eric Wong	RE (S & EP)	3552 2551	2743 9200	
	Representative	Ms. Sammie Chan	TO (EN)	3552 2605		
		Dr. Priscilla Choy	The ET Leader	2151 2089		
Cinotech	Environmental Team	Mr. KK Chan	Audit Team Leader	2151 2077	3107 1388	
		Mr. Henry Leung	Monitoring Team Leader	2151 2087		
СН2М-	Independent Environmental	Mr. David Yeung	Independent Environmental Checker	2507 2203	2507 2293	
IDC	Checker	Mr. Billy Yu	Assistant Independent Environmental Checker	2872 2949	2307 2293	
LKJV	Contractor	Mr. Ray Brewster	Project Director	9092 6128	2743 1600	
LIXJV	Contractor	Mr. Kevin Harman	QA/E Manager	3352 2128	2/43 1000	
Enquiries 1	Enquiries Hotline			3552 2226	-	
Complaint Hotline 3552 2380					-	

- 1.13 The advice on the implementation status of environmental protection and pollution control/mitigation measures is summarized in Section 4 of this report.
- 1.14 This report presents the monitoring results, observations, locations, equipment, period, methodology and QA/QC procedures of the required monitoring parameters, namely dust and noise levels and audit works for the Project in February 2006.

#### 2. AIR QUALITY

#### **Monitoring Requirements**

2.1 Monitoring of 1-hour and 24-hour TSP was conducted to monitor the air quality. The established Action/Limit Levels for the environmental monitoring works were shown in **Appendix A**.

#### **Monitoring Locations**

2.2 Three designated monitoring stations, AM1, AM3 and AM4 was selected for impact dust monitoring for the Project. **Table 2.1** describes the air quality monitoring locations, which are also depicted in **Figure 1a** and **1b**.

**Table 2.1** Locations for Air Quality Monitoring

Station Description		Location
AM1 Yew Chung International School / PLK Choi Kai Yau School		Rooftop
AM3 Slope no. 07SW-D/FR4 near Garden Villa		On Ground
AM4 Government Quarters		Ground Floor <sup>1</sup>

Note: <sup>1</sup>The HVS was installed on the ground floor, which is close to the refuse collection station of the Government Quarters.

#### **Monitoring Equipment**

2.3 **Table 2.2** summarizes the equipment used in the impact air monitoring programme. Copies of calibration certificates are attached in **Appendix B**.

**Table 2.2** Air Quality Monitoring Equipment

Equipment	Model and Make	Quantity
Calibrator	GMW25; S/N: 1536	1
HVS Sampler	Graseby GMW Model GS2310 High Volume TSP Sampler and associated equipment and shelter	3

#### Monitoring Parameters, Frequency and Duration

2.4 **Table 2.3** summarizes the monitoring parameters and frequencies of impact dust monitoring for the whole construction period. The air quality monitoring schedule for the reporting period is shown in **Appendix C**.

 Table 2.3
 Impact Dust Monitoring Parameters, Frequency and Duration

Parameters	Frequency
1-hr TSP	Three times / 6 days
24-hr TSP	Once / 6 days

#### Monitoring Methodology and QA/QC Procedure

#### Instrumentation

2.5 Graseby GMW Model GS2310 TSP High Volume Sampler (HVS) was employed for 1-hour & 24-hour TSP monitoring. The sampler was composed of a motor, a filter holder, a flow controller and a sampling inlet and its performance specification complied with that required by USEPA Standard Title 40, Code of Federation Regulations Chapter 1 (Part 50). Moreover, the HVS also met all the requirements in Sections 2.2 – 2.4 of the Updated EM&A Manual (1999).

#### Operating/Analytical Procedures

- 2.6 Operating/analytical procedures for the operation of HVS were as follows:
  - A horizontal platform was provided with appropriate support to secure the samplers against gusty wind.
  - No two samplers were placed less than 2 meters apart.
  - The distance between the sampler and an obstacle, such as buildings, was at least twice the height that the obstacle protrudes above the sampler.
  - A minimum of 2 meters of separation from walls, parapets and penthouses was required for rooftop samples.
  - A minimum of 2 meters separation from any supporting structure, measured horizontally was required.
  - No furnaces or incineration flues were nearby.
  - Airflow around the sampler was unrestricted.
  - The sampler was more than 20 meters from the drip line.
  - Any wire fence and gate, to protect the sampler, should not cause any obstruction during monitoring.
- 2.7 Prior to the commencement of the dust sampling, the flow rate of the high volume sampler was properly set (between 1.1 m³/min. and 1.4 m³/min.) in accordance with the manufacturer's instruction to within the range recommended in USEPA Standard Title 40, CFR Part 50. For TSP sampling, fiberglass filters (G810) were used.
- 2.8 The power supply was checked to ensure the sampler worked properly. On sampling, the sampler was operated for 5 minutes to establish thermal equilibrium before placing any filter media at the designated air monitoring station.
- 2.9 The filter holding frame was then removed by loosening the four nuts and a weighted and conditioned filter was carefully centered with the stamped number upwards, on a supporting screen.

- 2.10 The filter was aligned on the screen so that the gasket formed an airtight seal on the outer edges of the filter. Then the filter holding frame was tightened to the filter holder with swing bolts. The applied pressure should be sufficient to avoid air leakage at the edges.
- 2.11 The shelter lid was closed and secured with the aluminum strip. The timer was then programmed. Information was recorded on the record sheet, which included the starting time, the weather condition and the filter number (the initial weight of the filter paper can be found out by using the filter number). After sampling, the filter was removed and sent to the laboratory for weighing. The elapsed time was also recorded.
- 2.12 Before weighing, all filters were equilibrated in a conditioning environment for 24 hours. The conditioning environment temperature should be between 25°C and 30°C and not vary by more than ±3°C; the relative humidity (RH) should be < 50% and not vary by more than ±5%. A convenient working RH is 40%.

#### Maintenance/Calibration

- 2.13 The following maintenance/calibration was required for the HVS:
  - The high volume motors and their accessories were properly maintained. Appropriate maintenance such as routine motor brushes replacement and electrical wiring checking were made to ensure that the equipment and necessary power supply are in good working condition.
  - High volume samplers were calibrated at bi-monthly intervals using GMW-25 Calibration Kit throughout all stages of the air quality monitoring.

#### **Results and Observations**

- 2.14 All TSP monitoring was conducted as scheduled during the reporting month.
- 2.15 No Action/Limit Level exceedance was recorded for both 1-hr and 24-hr TSP monitoring in the reporting month.
- 2.16 Wind data monitoring equipment has been installed in Shatin Heights for logging wind speed and wind direction. These wind data is summarized in **Appendix D**.
- 2.17 The monitoring data and graphical presentations of 1-hour and 24-hour TSP monitoring results are shown in **Appendices E** and **F**, respectively.

#### 3. NOISE

#### **Monitoring Requirements**

- 3.1 Monitoring and audit of construction noise levels is required to be conducted, in accordance with the EM&A Manual, to ensure that any unacceptable noise impacts could be readily detected and timely and appropriate action be undertaken to rectify the situation.
- 3.2 The construction noise levels shall be measured in terms of the A-weighted equivalent continuous sound pressure level ( $L_{eq}$ ).  $L_{eq}$  (30min) shall be used as the monitoring parameter for the time period between 0700-1900 hours on normal weekdays. For all other time periods,  $L_{eq}$  (5min) shall be employed for comparison with the Noise Control Ordinance (NCO) criteria. As supplementary information for data auditing, statistical results such as  $L_{10}$  and  $L_{90}$  shall also be obtained for reference.
- 3.3 Three designated noise monitoring stations, namely NM1, NM5 & NM6 were selected for impact monitoring in accordance to the EM&A manual (1999) and the subsequent EPD approval of the relocations.
- 3.4 Noise monitoring is also required to be conducted at station NM7 in accordance with the EM&A Manual (1998). The noise monitoring at the station is required to be conducted under CEDD's construction Contract No. ST 89/02 "Sha Tin Heights Tunnel and Approaches" in accordance with the requirement of Environmental Permit No. EP104/2001/A. The impact noise monitoring results at station NM7 are also presented in this report.
- 3.5 **Appendix A** shows the established Action and Limit Levels for the environmental monitoring works.

#### **Monitoring Locations**

3.6 Noise monitoring was conducted at four designated monitoring stations as summarized in Table 3.1. Figures 1a & 1b show the locations of these stations.

**Table 3.1 Noise Monitoring Stations** 

<b>Monitoring Station</b>	Description	Location	
NM1	Yew Chung International School / PKL Choi Kai Yau School	Rooftop	
NM5	Villa Carlton	Ground Floor <sup>1</sup>	
NM6	Government Quarters	Rooftop of Refuse Collection Station	
NM7	Garden Villa	Rooftop	

Note: <sup>1</sup> The noise measurement was taken at 2.3m above the ground floor of Villa Carlton, where has a line of sight of the construction site in the opposite.

#### **Monitoring Equipment**

3.7 Table 3.2 summarizes the noise monitoring equipment model being used. Copies of calibration certificates are attached in **Appendix B**.

**Table 3.2** Noise Monitoring Equipment

Equipment	Model and Make	Qty.
Integrating Sound Level Meter	B&K Model 2238	5
Calibrator	B&K 4231	2
Wind Speed Anemometer	RS232 Integral Vane Digital Anemometer	1

#### Monitoring Parameters, Frequency and Duration

3.8 Table 3.3 summarizes the monitoring parameters, frequency and total duration of monitoring. The noise monitoring schedule is shown in **Appendix C**.

 Table 3.3
 Noise Monitoring Parameters, Frequency and Duration

Station	Parameter	Period <sup>1</sup>	Frequency	Measurement
NM1	L <sub>10</sub> (30 min.)dB(A) L <sub>90</sub> (30 min.)dB(A) L <sub>eq</sub> (30 min.)dB(A)	(a) 0700 1000 hrs. on weekdows		Façade
NM5			Once per	Façade
NM6		(c) 0700-2300 hrs. on holidays (d) 2300-0700 hrs on any days	week	Free Field
NM7		(d) 2300-0700 his on any days		Façade

Note: <sup>1</sup>(b), (c) and (d) will only be conducted if construction works are undertaken during these periods.

#### Monitoring Methodology and QA/QC Procedures

- The Sound Level Meter was generally set on a tripod at a height of 1.2 m above the ground, depending to the actual monitoring condition.
- For free field measurement (if any), the meter was positioned away from any nearby reflective surfaces. All records for free field noise levels were adjusted with a correction of +3 dB(A).
- The battery condition was checked to ensure the correct functioning of the meter.
- Parameters such as frequency weighting, the time weighting and the measurement time were set as follows:

frequency weightingtime weightingFast

time measurement : 30 minutes / 5 minutes

- Prior to and after each noise measurement, the meter was calibrated using a Calibrator for 94.0 dB at 1000 Hz. If the difference in the calibration level before and after measurement was more than 1.0 dB, the measurement would be considered invalid and repeat of noise measurement would be required after re-calibration or repair of the equipment.
- The wind speed was frequently checked with the portable wind meter.

- At the end of the monitoring period, the  $L_{eq}$ ,  $L_{90}$  and  $L_{10}$  were recorded. In addition, site conditions and noise sources were recorded on a standard record sheet.
- Noise measurement was paused during periods of high intrusive noise if possible and observation was recorded when intrusive noise was not avoided.
- Noise monitoring was cancelled in the presence of fog, rain, and wind with a steady speed exceeding 5 m/s, or wind with gusts exceeding 10 m/s.

#### Maintenance and Calibration

3.9 The microphone head of the sound level meter and calibrator was cleaned with soft cloth regularly. The meters were sent to the supplier to check and calibrate on a yearly interval.

#### **Results and Observations**

- 3.10 Noise monitoring was performed at the four designated locations during the daytime period (0700-1900 hours) as scheduled in this reporting month. Restricted-hour monitoring was also conducted at NM5, NM6 and NM7.
- 3.11 All the Construction Noise Levels (CNLs), except the monitoring (0700-1900 on weekdays) at NM1 and NM6, reported in this report were adjusted with the corresponding baseline level, in order to facilitate the interpretation of the noise exceedance.
- 3.12 Noise monitoring results and graphical presentations are shown in **Appendix G**.
- 3.13 No Action Level exceedance was recorded in the reporting month.
- 3.14 One Limit Level exceedance was recorded on 16<sup>th</sup> February 2006 at NM7 (Garden Villa). According to the field observation, the major noise source was from the breaking activities by other contractor and the exceedance was considered not related to the Project works. The exceedance report is provided in **Appendix H**.

#### 4. ENVIRONMENTAL AUDIT

#### **Site Audits**

- 4.1 Site audits were carried out on a weekly basis to monitor the timely implementation of proper environmental management practices and mitigation measures in the Project site. The summaries of site audits are attached in **Appendix I**.
- 4.2 Site audits were conducted on 2<sup>nd</sup>, 6<sup>th</sup>, 16<sup>th</sup> and 23<sup>rd</sup> February 2006 by ET. The audit session on 6<sup>th</sup> February 2006 was conducted with the representatives of HyD, IEC, ER, the Contractor and ET

#### **Review of Environmental Monitoring Procedures**

4.3 The monitoring works conducted by the monitoring team were inspected regularly. The following observations have been recorded for the monitoring works:

Air Quality Monitoring

- The monitoring team recorded all observations around the monitoring stations within and outside the construction site.
- The monitoring team recorded the temperature and weather conditions on the monitoring days.

#### Noise Monitoring

- The monitoring team recorded all observations around the monitoring stations, which might affect the monitoring result.
- Major noise sources were identified and recorded. Other intrusive noise attributing to the result was trimmed off by pausing the monitoring temporarily.

#### Status of Environmental Licensing and Permitting

4.4 All permits/licenses obtained for the Project are summarized in **Table 4.1**.

#### **Implementation Status of Environmental Mitigation Measures**

4.5 According to the Environmental Permit and the EM&A Manuals, the mitigation measures detailed in the documents are required to be implemented. An updated summary of the EMIS is provided in **Appendix K**.

 Table 4.1
 Summary of Environmental Licensing and Permit Status

Permit No.	Valid	Period	Details	Status
1 Climit 140.	From	To	Details	Status
Environmental Permit (	EP)			
EP-103/2001/C	22/07/05	N/A	Construction and operation of  (a) All civil works (including highways, traffic, geotechnical, drainage, structural, architectural and landscaping works) for the Lai Chi Kok Viaduct, the interchange with Ching Cheung Road, the main road within Butterfly Valley and the Eagle's Nest Tunnel; (b) All E&M works (including ventilation, Traffic Control & Surveillance System (TCSS), toll collection system and lighting) for the whole Route 9 between Cheung Sha Wan and Sha Tin; I The permanent slope works above the northern portal of the Eagle's Nest Tunnel; (d) The architectural works (including fitting out and furnishings) of the portal buildings of the Sha Tin Heights Tunnel.	Valid
Registration of Chemica	l Waste Prod	lucer		
WPN 5213-761-L2595- 01	26/01/04	N/A	N/A	Valid
Water Discharge Licenc	e			
EP482/261/0327/I	03/05/04	31/05/09	Discharge of industrial trade effluent and effluent arsing from construction activities at the construction site at Ventilation Adit on Tai Po Road (behind Shell Filling Station) opposite Pinehilll Development Highways.	Valid
EP482/261/0326/I	01/04/04	30/04/09	Discharge of industrial trade effluent and effluent arsing from construction activities at the construction site at Mui Kong Tsuen, Butterfly Valley, Lai Chi Kok, Kowloon.	Valid
No. 3156	23/02/04	22/02/09	Discharge of industrial trade effluent and all other wastewater arising from the works areas at North Portal of Route 9 – Eagle's Nest Tunnel and Associated Works (Contract HY/2003/02).	Valid
Construction Noise Pern				Valid
GW-RW0643-05	08/10/05	07/04/06	Location: Butterfly Valley Time period: general holiday (including Sundays) between 0700 and 2300 hours, and any other day between 1900 and 2300 hours.	
GW-RW0073-06	07/2/06	4/5/06	Location: Butterfly Valley Time period: General holidays (including Sundays) between 2300 to 0700 hrs	Valid
GW-RW0043-06	6/2/06	5/8/06	Location: Ventilation Adit Time period: general holiday (including Sundays) between 0700 and 2300 hours, and any other day between 1900 and 2300 hours.	Valid

Permit No.	Valid	Period	Details	Status
Permit No.	From	То	Details	Status
GW-RN0532-05	04/10/05	03/04/06	Location: South Portal Time period: general holiday (including Sundays) between 0900 and 2300 hours, and any other day between 1900 and 2300 hours.	Valid
GW-RN0447-05	04/10/05	03/04/06	Location: South Portal Time period: Any day between 2300 and 0700 hours on next day.	Valid
GW-RN0449-05	04/10/05	03/04/06	Location: North Portal Time period: general holiday (including Sundays) between 0900 and 2300 hours, and any other day between 1900 and 2300 hours.	Valid
GW-RN0448-05	04/10/05	03/04/06	Location: North Portal Time period: Any day between 2300 and 0700 hours on next day.	Valid
GW-RN0537-05	11/11/05	10/05/06	Location: Toll Plaza Time period: general holiday (including Sundays) between 0900 and 2300 hours, and any other day between 1900 and 2300 hours.	Valid
GW-RN0593-05	08/12/05	07/06/06	Location: South and North Portal Buildings Time period: general holiday (including Sundays) between 0900 and 2400 hours, and any other day between 1900 and 2400 hours.	Valid

4.6 During site inspections in the reporting month, no non-conformance was identified. The observations and recommendations are summarized in **Table 4.2**.

#### **Summary of Exceedances**

1-hr TSP Monitoring

4.7 No Action/Limit Level exceedance was recorded in this reporting month.

24-hr TSP Monitoring

4.8 No Action/Limit Level exceedance was recorded in this reporting month.

Construction noise

4.9 No Action Level exceedance was recorded. One Limit Level exceedance was recorded on 16<sup>th</sup> February 2006 at NM7 (Garden Villa). According to the field observation, the major noise source was from the breaking activities by other contractor and the exceedance was considered not related to the Project works. No further action was required.

**Table 4.2** Observations and Recommendations of Site Audit

Parameters	Date	Observations / Recommendations	Remedial Actions
Air Quality	6-Feb-06	Fugitive dust emission was observed during the excavation works at Portion D4 near Administration Building. Immediate actions (water spray) were taken by the Contractor during the audit session.	Immediate action was taken by the Contractor during the audit session.
	16-Feb-06	Fugitive dust emission was observed from the drilling works at Portion I1 (South Portal). The Contractor was reminded to implement sufficient dust mitigation measures during the dust emissive works.	Rectification / improvement was observed during the site audit on 23-Feb-06.
	23-Feb-06	Open stockpile was observed in site at Toll Plaza (Portion D4). It should be covered by imperious sheeting if idled or spayed with water.	Rectification / improvement was observed during the site audit on 2-Mar-06.
Chemical and Waste Management	6-Feb-06	Oil drums at BVS2 and Portion D4 (near subway) were not placed at bunded area. The Contractor was reminded to provide drip trays for the oil drums.	Rectification / improvement was observed during the site audit on 16-Feb-06.
	16-Feb-06	Oil stain was observed at Portion D4 near the Administration Building.	Rectification / improvement was observed during the site audit on 23-Feb-06.
	23-Feb-06	Oil stain was observed in site at Mui Kong Tsuen near AquaSed.	Rectification / improvement was observed during the site audit on 2-Mar-06.
Permit / Licenses	16-Feb-06	Copy of the Environmental Permit was not posted at the site exit of Ventilation Adit.	Rectification / improvement was observed during the site audit on 23-Feb -06.

#### **Implementation Status of Event Action Plans**

4.10 The Event Action Plans for air quality and noise are presented in **Appendix J**.

#### **Summary of Complaints and Prosecutions**

- 4.11 No environmental related complaint or prosecution was received in the reporting month.
- 4.12 There were 22 environmental complaints and no prosecution received since the commencement of the Project. The updated Complaint Log is shown in **Appendix M**.

#### 5. FUTURE KEY ISSUES

#### **Key Issues for the Coming Month**

- 5.1 Key issues to be considered in coming months include:
  - Surface runoff generated at Toll Plaza and Butterfly Valley in rainy days.
  - Potential dust emission from slope works and haul road construction at Butterfly Valley, excavation, soil nailing and vehicle movement on haul roads;
  - Noise generation from excavation works, rock breaking works at Butterfly Valley;
  - Accumulation of standing water after rains;
  - Storage of chemicals/fuel and chemical oil at Portion D3 and Toll Plaza area.

#### Monitoring Schedule for the Next Month

5.2 The tentative environmental monitoring schedule for next month is shown in **Appendix C**.

#### **Construction Program for the Next Month**

5.3 The tentative construction program for the Project is provided in **Appendix L**. The major construction activities in coming months include:

#### ENT Tunnel

 Water-proofing membrane, tunnel lining, OHVD slab, road slab, tunnel drainage, cross passage, Ventilation Adit lining, Kicker construction, OHVD soffit and E&M works.

#### Butterfly Valley

• Cut slope and haul road, soil nailing, box culvert, retaining wall, water mains construction, noise barrier footing, drainage works, roc dowel and earth filling works.

#### South Portal Building

• Concreting of columns, walls and slab at 3/F levels.

#### North Portal Building

• Concreting of columns, walls and slabs at 3/F and 4/F levels.

#### Toll Plaza's Structures and Administration Building

• Footbridge and subway, drainage, concreting of columns, walls and slabs for workshop.

#### Ventilation Adit Tunnel and Building

• Concreting of columns, walls and slabs at 2/F to exhaust vent shaft floor.

#### Other Works Areas

- Chlorine barrier wall construction at Portion X.
- E&M installation works within SHT works area.
- Plastering and painting of wall at SHT Portal Buildings.

#### 6. CONCLUSIONS AND RECOMMENDATIONS

#### **Conclusions**

- 6.1 Environmental monitoring works were performed in the reporting month and all monitoring results were checked and reviewed.
- 6.2 No exceedance was recorded for the 1-hr and 24-hr TSP monitoring in the reporting month. A noise Limit Level exceedance was recorded, but considered not related to Project works.
- 6.3 No environmental complaint was received in the reporting month.

#### Recommendations

6.4 According to the environmental audit performed in the reporting month, the following recommendations were made:

#### Water Impact

- To review and implement temporary drainage system especially for the areas at Butterfly Valley and Toll Plaza.
- To closely monitor the capacity of existing desilting facility on site, especially for the discharge at the site in Butterfly Valley and Toll Plaza.
- To keep the sedimentation facilities well maintained and perform de-silting regularly.

#### Dust Impact

- To ensure adequate water spray or other dust suppression measures are applied for the WTW access road and the haul roads and stockpile areas in Butterfly Valley.
- To ensure vehicles' wheels are free of dust before exiting the site.
- To cover idle soil slope surface and stockpile of dusty materials to prevent wind erosion.


#### Noise Impact


- To provide temporary noise barriers for noisy activities (such as breaking works).
- To reduce the number of noisy equipment in concurrent operation.

#### Waste/Chemical Management

- To ensure proper storage of chemical and chemical waste on site.
- To check for any accumulation of waste materials or rubbish on site.
- To avoid any discharge or accidental spillage of chemical waste or oil directly.

#### **FIGURES**





# APPENDIX A ACTION AND LIMIT LEVELS

## Appendix A - Action and Limit Levels (ENT)

#### 1-Hour TSP

Location	Action Level, μg/m <sup>3</sup>	Limit Level, μg/m³
AM1	296	
AM3	350	500
AM4	294	

#### 24-Hour TSP

Location	Action Level, μg/m <sup>3</sup>	Limit Level, μg/m³
AM1	168	
AM3	200	260
AM4	170	

#### **Construction Noise**

Period	Action Level		Limit Lev	vel, dB(A)				
reriou	for all stations	NM1	NM5	NM6	NM7			
0700-1900 hrs on normal weekdays		70/65*	75	75	75			
0700-2300 hrs on holidays & 1900- 2300 hrs on all other days	When one documented complaint is received	-	70	65	60			
2300-0700 hrs of next day		-	55	50	45			

<sup>(\*)</sup> Since NM1 is an educational institution, the noise Limit Level (0700-1900 hrs on normal days) is taken as 70 dB(A). The Limit Level will be reduced to 65 dB(A) during school examination periods.

#### APPENDIX B COPIES OF CALIBRATION CERTIFCATES

# High-Volume TSP Sampler 5-POINT CALIBRATION DATA SHEET



File No. MA3024/18/0015 WK Operator: Station Po Leung Kuk Choi Kai Yau School 26-Mar-06 Next Due Date: Date: 27-Jan-06 Serial No. 0723 Equipment No.: A-01-18 **Ambient Condition** 290 Pressure, Pa (mmHg) Temperature, Ta (K) Orifice Transfer Standard Information 0.0261 A-04-03 0.0572 Intercept, bc Equipment No.: Slope, mc mc x Qstd + bc =  $[\Delta H \times (Pa/760) \times (298/Ta)]^{1/2}$ 23-Apr-05 Last Calibration Date: Qstd =  $\{ [\Delta H \times (Pa/760) \times (298/Ta)]^{1/2} -bc \} / mc$ Next Calibration Date: 22-Apr-06 Calibration of TSP Sampler **HVS** Orfice Calibration  $[\Delta W \times (Pa/760) \times (298/Ta)]^{1/2} Y$  $\Delta W$  $\Delta H$  (orifice), Qstd (CFM) Point  $[\Delta H \times (Pa/760) \times (298/Ta)]^{1/2}$ in. of water X - axis (HVS), in. of oil axis 7.8 2.84 1 12.3 3.57 61.91 2.47 55.21 5.9 2 9.8 3.18 2.11 3 7.2 2.73 47.26 4.3 2.36 40.87 3.2 1.82 4 5.4 2.0 1.44 3.1 1.79 30.85 By Linear Regression of Y on X Slope, mw = 0.0450Intercept, bw: 0.0110 Correlation coefficient\* = \*If Correlation Coefficient < 0.990, check and recalibrate. **Set Point Calculation** From the TSP Field Calibration Curve, take Qstd = 43 CFM From the Regression Equation, the "Y" value according to mw x Qstd + bw =  $[\Delta W \times (Pa/760) \times (298/Ta)]^{1/2}$ Therefore, Set Point;  $W = (mw \times Qstd + bw)^2 \times (760 / Pa) \times (Ta / 298) =$ 3.66 Remarks: Conducted by: W.K. Tank Date: Date:

# High-Volume TSP Sampler 5-POINT CALIBRATION DATA SHEET



Eila No. MA 2027/A 14/0016

Station	Garden Vilia			Operator:	WK		WA2027/A14/0010
Date:	9-Feb-06				8-Apr-		-
Equipment No.:			•		. 1354		-
							-
			Ambient	Condition			
Temperatur	re, Ta (K)	283.2	Pressure, P	a (mmHg)		770.7	
			10 T 6 0				
F	NI I		ifice Transfer St	T		t ha	0.0261
Equipme		A-04-03	Slope, mc	0.0572	Intercept $\mathbf{c} = [\Delta \mathbf{H} \times (\mathbf{Pa}/76)]$		
Last Calibra		23-Apr-05			х (Ра/760) х (298/		
Next Calibra	ation Date:	22-Apr-06		Qstu – { \Delta H	x (Fa//00) x (290)	/1a)j -bc}	/ IIIC
			Calibration o	f TSP Sampler			
Calibration		Ori				HVS	
Calibration Point	ΔH (orifice), in. of water	[ΔH x (Pa/76	0) x (298/Ta)] <sup>1/2</sup>	Qstd (CFM) X - axis	ΔW (HVS), in. of oil		760) x (298/Ta)] <sup>1/2</sup> Y- axis
1	12.3	3	.62	62.88	7.1		2.75
2	10.1	, 3	.28	56.94	5.4		2.40
3	7.4	2	81	48.67	4.2		2.12
4	5.1	2	33	40.33	3.2		1.85
5	3.0	1	.79	30.82	1.9		1.42
By Linear Regressions Slope, mw =				Intercept, bw	0.210	8	
Correlation co		0.9	956				-
*If Correlation C	_			_			
			Set Point	Calculation			
From the TSP Fi	eld Calibration C	urve, take Qstd =					
From the Regress							
	1		_		1/2		
		mw x (	$Qstd + bw = [\Delta W]$	x (Pa/760) x (2	.98/Ta)] <sup>1/2</sup>		
Therefore, Se	et Point; W = ( m	w x Qstd + bw) <sup>2</sup>	x (760 / Pa) x (	Ta / 298 ) =	3.43		_
Remarks:							
Conducted by:	LILE-	Signature:	1 Kuia	ă.		Date:	9 Feb 06
Checked by:	It	Signature:	V.		· ·	Date:	9Feb06

## **High-Volume TSP Sampler**

Date:

5-POINT CALIBRATION DATA SHEET File No. MA3024/17/0017 WK Station Operator: Government Quarter Next Due Date: 26-Mar-06 27-Jan-06 Date: Serial No. \_\_\_\_\_ 3460 Equipment No.: A-01-17 **Ambient Condition** 765.2 290 Pressure, Pa (mmHg) Temperature, Ta (K) **Orifice Transfer Standard Information** 0.0261 Intercept, bc 0.0572 A-04-03 Slope, mc Equipment No.: mc x Qstd + bc =  $[\Delta H \times (Pa/760) \times (298/Ta)]^{1/2}$ Last Calibration Date: 23-Apr-05 Qstd =  $\{ [\Delta H \times (Pa/760) \times (298/Ta)]^{1/2} -bc \} / mc$ Next Calibration Date: 22-Apr-06 Calibration of TSP Sampler Orfice Calibration  $[\Delta W \times (Pa/760) \times (298/Ta)]^{1/2} \text{ Y-}$ Qstd (CFM)  $\Delta \mathrm{W}$  $\Delta H$  (orifice),  $[\Delta H \ x \ (Pa/760) \ x \ (298/Ta)]^{1/2}$ Point X - axis (HVS), in. of oil in. of water 12.5 3.60 62.41 7.7 2.82 1 2.55 2 10.3 3.26 56.61 2.27 5.0 7.5 2.79 48.24 3 3.2 41.62 1.82 4 5.6 2.41 1.7 1.33 30.34 5 3.0 1.76 By Linear Regression of Y on X Slope , mw = \_\_\_\_\_0.0471 Intercept, bw : \_\_\_\_\_\_-0.0929 Correlation coefficient\* = \*If Correlation Coefficient < 0.990, check and recalibrate. Set Point Calculation From the TSP Field Calibration Curve, take Qstd = 43 CFM From the Regression Equation, the "Y" value according to mw x Qstd + bw =  $[\Delta W \times (Pa/760) \times (298/Ta)]^{1/2}$ Therefore, Set Point; W =  $(mw \times Qstd + bw)^2 \times (760 / Pa) \times (Ta / 298) =$ Remarks:

Conducted by: K. Tank Signature: Signature:

Unit C, 1/F, Goldlion Holdings Center 13-15 Yuen Shun Circuit, Shatin, Hong Kong.

Tel: (852) 2898 7388 Fax: (852) 2898 7076

#### TEST REPORT

APPLICANT: Cinotech Consultants Limited

1602-1610 Delta House,

3 On Yiu Street, Shatin, N.T. 

 Test Report No.:
 C/05/50503

 Date of Issue:
 2005-05-03

 Date Received:
 2005-05-03

 Date Tested:
 2005-05-03

 Date Completed:
 2005-05-03

ATTN:

Mr. Henry Leung

Page:

1 of 1

#### Certificate of Calibration

#### Item for calibration:

Description

: RS232 Integral Vane Digital Anemometer

Manufacturer

: AZ Instrument

Model No.

: 451104

Serial No.

: 9020746

Project No.

: C13

Equipment No.

: A-03-01

#### Test conditions:

Room Temperature

: 21 degree Celsius

Relative Humidity

: 70%

Pressure

: 100.8 kPa

#### Methodology:

The anemometer has been calibrated in accordance with the documented procedures and using standard(s) and instrument(s) which are recommended by the manufacturer, or equivalent.

#### Results:

	Reference Set Point	Instrument Readings
Measuring Air Velocity, m/s	2.00	2.00
Temperature, °C	20.0	20.1

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE

Operation Manager

#### Andersen Instruments, Inc. Orifice Transfer Standard Certification Worksheet

page 1

Date:

04/23/2005

Rootsmeter S/N: Calibrator S/N:

9736553

Ta:

22.00 C

Operator: RA

Calibrator Model #: G25A

1888A

Pa:

Placed in service:

761.0 mm Hg

Run	Vol. Init. (m3)	Vol. Final (m3)	Δ Vol. (m3)	∆ Time (min)	ΔP (mm Hg)	ΔH (in H2O)
1	1.00	2.00	1.00	1.404	3.08	2.00
2	3.00	4.00	1.00	0.997	6.17	4.00
3	5.00	6.00	1.00	0.889	7.85	5.00
4	7.00	8.00	1.00	0.848	8.59	5.50
5	9.00	10.00	1.00	0.700	12.42	8.00

#### Data Tabulation

Vstd (m3)	Qstd (x-axis)	$\sqrt{\Delta H \left(\frac{Pa}{Pstd}\right) \left(\frac{Tstd}{Ta}\right)}$ (y-axis)	Va	Qa (x-axis)	√∆H(Ta / Pa) (y-axis)
1.007	0.717	1.422	0.996	0.709	0.881
1.003	1.006	2.011	0.992	0.995	1.246
1.000	1.125	2.248	0.990	1.113	1.393
0.999	1.179	2.358	0.989	1.166	1.461
0.994	1.420	2.844	0.984	1.405	1.762
	m =	2.0208		m =	1.2658
b = -0.024947			b = .	-0.015460	
	r=	0.999989		r=	0.999989

#### Calculations

$$Vstd = \angle Vol((Pa - \angle P) / Pstd)(Tstd / Ta)$$

$$Va = \Delta V ol((Pa - \Delta P) / Pa)$$

$$Qa = Va / \Delta Time$$

#### For subsequent flow rate calculations:

$$Qstd = 1 / m \left( \sqrt{\Delta H \left( \frac{Pa}{Pstd} \right) \left( \frac{Tstd}{Ta} \right)} - b \right)$$

$$Qa = 1 \, / \, m \Big( \Big( \sqrt{\Delta H (Ta \, / \, Pa)} \Big) - b \Big)$$

Standard Conditions:

Tstd: Pstd:

298.18 ° K

760 mm Hg

where:

ΔH: calibrator manometer reading (in H2O)

ΔP: rootsmeter manometer reading (mm Hg)

Ta: actual absolute temperature (° K)

Pa: actual barometric pressure (mm Hg)

1. The Federal Register, Vol. 47, No.234, pp. 54896-54921, Dec. 6, 1982 b: intercept


3. Andersen Instruments, Inc. Instruction Manual

For additional information consult:

2. Quality Assurance Handbook, Vol II (EPA 60074-77-277a), Section 2.11 m: slope

#### 1. Copies of this calibration are not kept on file.

2. EPA recommends calibrators should be recalibrated after one year of use.



\* y-axis equations:

Qstd series:

$$\sqrt{\Delta H \left(\frac{Pa}{Pstd}\right) \left(\frac{Tstd}{Ta}\right)}$$

Qa series:

$$\sqrt{(\Delta H(Ta / Pa))}$$

Unit C, 1/F, Goldlion Holdings Center 13-15 Yuen Shun Circuit, Shatin, Hong Kong.

Tel: (852) 2898 7388 Fax: (852) 2898 7076

### **TEST REPORT**

APPLICANT:

**Cinotech Consultants Limited** 

1602-1610 Delta House,

3 On Yiu Street, Shatin, N.T. Test Report No.: C/N/51216/1
Date of Issue: 2005-12-16
Date Received: 2005-12-15
Date Tested: 2005-12-15
Date Completed: 2005-12-16

ATTN:

Mr. Henry Leung

Page:

Next Due Date:

1 of 1

2006-12-15

#### **Certificate of Calibration**

#### Item for calibration:

Description

: Integrating Sound Level Meter

Manufacturer Model No.

: Brüel & Kjær : B&K 2238

Serial No.

: 2337665

Microphone No. Equipment No.

: 2289749 : N-01-01

#### **Test conditions:**

Room Temperatre

: 20 degree Celsius

Relative Humidity

: 63%

#### **Test Specifications:**

Performance checking at 94 and 114 dB

#### Methodology:

In-house method, according to manufacturer instruction manual

#### **Results:**

Reference Set Point, dB	Instrument Readings, dB
94	94.0
114	114.0

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE

Operation Manager

Unit C, 1/F, Goldlion Holdings Center 13-15 Yuen Shun Circuit, Shatin, Hong Kong.

Tel: (852) 2898 7388 Fax: (852) 2898 7076

#### **TEST REPORT**

APPLICANT: Cinotech Consultants Limited

1602-1610 Delta House,

3 On Yiu Street, Shatin, N.T. 

 Test Report No.:
 C/N/51116/1

 Date of Issue:
 2005-11-16

 Date Received:
 2005-11-15

 Date Tested:
 2005-11-15

 Date Completed:
 2005-11-16

 Next Due Date:
 2006-11-15

ATTN:

Mr. Henry Leung

Page:

1 of 1

#### **Certificate of Calibration**

#### Item for calibration:

Description

: Integrating Sound Level Meter

Manufacturer Model No. : Brüel & Kjær : B&K 2238

Serial No.
Microphone No.
Equipment No.

: 2337666 : 2289750 : N-01-02

#### **Test conditions:**

Room Temperatre

: 20 degree Celsius

Relative Humidity

: 60%

#### **Test Specifications:**

Performance checking at 94 and 114 dB

#### Methodology:

In-house method, according to manufacturer instruction manual

#### Results:

Reference Set Point, dB	Instrument Readings, dB
94	94.0
114	114.0

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE

Operation Manager

atricle

Unit C, 1/F, Goldlion Holdings Center 13-15 Yuen Shun Circuit, Shatin, Hong Kong. Tel: (852) 2898 7388

Fax: (852) 2898 7388

#### **TEST REPORT**

APPLICANT: Cinote

**Cinotech Consultants Limited** 

1602-1610 Delta House,

3 On Yiu Street, Shatin, N.T. Test Report No.: C/N/50905-1 Date of Issue: 2005-09-06

Date Received: 2005-09-05

Date Tested: 2005-09-06

Date Completed: 2005-09-06 Next Due Date: 2006-09-05

ATTN:

Mr. Henry Leung

Page:

1 of 1

#### **Certificate of Calibration**

#### Item for calibration:

Description

: Integrating Sound Level Meter

Manufacturer

: Brüel & Kjær

Model No.

: B&K 2238

Serial No.

: 2359311: 2346382

Microphone No. Equipment No.

: 2346382 : N-01-03

**Test conditions:** 

Room Temperatre

: 22 degree Celsius

Relative Humidity

: 65%

#### **Test Specifications:**

Performance checking at 94 and 114 dB

#### Methodology:

In-house method, according to manufacturer instruction manual

#### **Results:**

Reference Set Point, dB	Instrument Readings, dB
94	94.0
114	114.0

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

**PATRICK TSE** 

Laborary Manager

Patricle

This test document cannot be reproduced in any way, except in full context, without the prior approval in writing of the laboratory.

Unit C, 1/F, Goldlion Holdings Center 13-15 Yuen Shun Circuit, Shatin, Hong Kong.

Tel: (852) 2898 7388 Fax: (852) 2898 7076

## **TEST REPORT**

**APPLICANT:** Cinotech Consultants Limited

1602-1610 Delta House,

3 On Yiu Street, Shatin, N.T. Test Report No.: C/N/50905-2
Date of Issue: 2005-09-06
Date Received: 2005-09-05
Date Tested: 2005-09-05
Date Completed: 2005-09-06
Next Due Date: 2006-09-05

ATTN:

Mr. Henry Leung

Page:

1 of 1

## **Certificate of Calibration**

#### Item for calibration:

Description

: Integrating Sound Level Meter

Manufacturer

: Brüel & Kjær

Model No. Serial No.

: B&K 2238 : 2359303

Equipment No.

: N-01-04

#### **Test conditions:**

Room Temperatre

: 21 degree Celsius

Relative Humidity

: 62%

Pressure

: 1006.5hPa

## **Test Specifications:**

Performance checking at 94 and 114 dB

#### Methodology:

In-house method, according to manufacturer instruction manual

#### **Results:**

Reference Set Point, dB	Instrument Readings, dB
94	94.0
114	114.0

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

**PATRICK TSE** 

Operation Manager

Patrick

This test document cannot be reproduced in any way, except in full context, without the prior approval in writing of the laboratory.

Unit C, 1/F, Goldlion Holdings Center 13-15 Yuen Shun Circuit, Shatin, Hong Kong.

Tel: (852) 2898 7388 Fax: (852) 2898 7076

## **TEST REPORT**

APPLICANT: Cinotech Consultants Limited

1602-1610 Delta House,

3 On Yiu Street, Shatin, N.T. Test Report No.: C/N/51015/1
Date of Issue: 2005-10-15
Date Received: 2005-10-13
Date Tested: 2005-10-14
Date Completed: 2005-10-15
Next Due Date: 2006-10-14

ATTN:

Mr. Henry Leung

Page:

1 of 1

### **Certificate of Calibration**

#### Item for calibration:

Description

: Integrating Sound Level Meter

Manufacturer Model No. Serial No. Microphone No.

: B&K 2238 : 2394976 : 2407349

: Brüel & Kjær

Equipment No.

: N-01-05

#### Test conditions:

Room Temperatre

: 22 degree Celsius

Relative Humidity

: 65%

### **Test Specifications:**

Performance checking at 94 and 114 dB

### Methodology:

In-house method, according to manufacturer instruction manual

#### Results:

Reference Set Point, dB	Instrument Readings, dB
94	94.0
114	114.0

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE

Operation Manager

This test document cannot be reproduced in any way, except in full context, without the prior approval in writing of the laboratory.

Unit C, 1/F, Goldlion Holdings Center 13-15 Yuen Shun Circuit, Shatin, Hong Kong.

Tel: (852) 2898 7388 Fax: (852) 2898 7076

## **TEST REPORT**

APPLICANT: Cinotech Consultants Limited

1602-1610 Delta House,

3 On Yiu Street, Shatin, N.T. 

 Test Report No.:
 C/05/1115-1

 Date of Issue:
 2005-11-15

 Date Received:
 2005-11-14

 Date Tested:
 2005-11-15

 Date Completed:
 2005-11-15

 Next Due Date:
 2006-11-14

ATTN:

Mr. Henry Leung

Page:

1 of 1

#### Item for calibration:

Description

: Acoustical Calibrator

Manufacturer

: Brüel & Kjær

Model No.

: 4231

Serial No.

: 2326353 : C13

Project No. Equipment No.

: N-02-01

## **Test conditions:**

Room Temperatre

: 20 degree Celsius

Relative Humidity

: 65%

Pressure

: 1015.2 hPa

## Methodology:

The sound calibrator has been calibrated in accordance with the documented procedures and using standard(s) and instrument(s) which are recommended by the manufacturer, or equivalent.

#### Results:

Sound Pressure Level	Measured SPL	Tolerance
At 94 dB SPL	94.0	$94.0 \pm 0.1  \mathrm{dB}$

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE

Operation Manager

Unit C, 1/F, Goldlion Holdings Center 13-15 Yuen Shun Circuit, Shatin, Hong Kong.

Tel: (852) 2898 7388 Fax: (852) 2898 7076

## **TEST REPORT**

APPLICANT: Cinotech Consultants Limited

1602-1610 Delta House,

3 On Yiu Street, Shatin, N.T. Test Report No.: C/05/50305
Date of Issue: 2005-03-05
Date Received: 2005-03-04
Date Tested: 2005-03-05
Date Completed: 2005-03-05
Next Due Date: 2006-03-04

ATTN:

Mr. Henry Leung

Page:

1 of 1

## Item for calibration:

Description

: Acoustical Calibrator

Manufacturer

: Brüel & Kjær

Model No. Serial No.

: 4231

Project No.

: 2343007 : C13

Equipment No.

: N-02-02

### **Test conditions:**

Room Temperatre

: 19 degree Celsius

Relative Humidity

: 70%

Pressure

: 1020.1hPa

### Methodology:

The sound calibrator has been calibrated in accordance with the documented procedures and using standard(s) and instrument(s) which are recommended by the manufacturer, or equivalent.

#### **Results:**

Sound Pressure Level	Measured SPL	Tolerance
At 94 dB SPL	94.0	$94.0 \pm 0.2  \mathrm{dB}$

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE

Operation Manager

Patricle

Unit C, 1/F, Goldlion Holdings Center 13-15 Yuen Shun Circuit, Shatin, Hong Kong.

Tel: (852) 2898 7388 Fax: (852) 2898 7076

## **TEST REPORT**

APPLICANT:

**Cinotech Consultants Limited** 

1602-1610 Delta House,

3 On Yiu Street, Shatin, N.T.

Test Report No.:	C/N/50905-1A
Date of Issue:	2005-09-06
Date Received:	2005-09-05
Date Tested:	2005-09-05
Date Completed:	2005-09-06
Next Due Date:	2006-09-05

ATTN:

Mr. Henry Leung

Page:

1 of 1

#### Item for calibration:

Description

: Acoustical Calibrator

Manufacturer

: Brüel & Kjær

Model No.

: 4231

Serial No.

: 2412367

Equipment No.

: N-02-03

#### **Test conditions:**

Room Temperatre

: 21 degree Celsius

Relative Humidity

: 62%

Pressure

: 1006.5hPa

### Methodology:

The Sound Level Calibrator has been calibrated in accordance with the documented procedures and using standard(s) and instrument(s) which are recommended by the manufacturer, or equivalent.

#### Results:

Sound Pressure Level (1kHz)	Measured SPL	Tolerance
At 94 dB SPL	94.0	$94.0 \pm 0.1  \mathrm{dB}$
At 114 dB SPL	114.0	$114.0 \pm 0.1  \mathrm{dB}$

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE

Operation Manager

Patricle

This test document cannot be reproduced in any way, except in full context, without the prior approval in writing of the laboratory.

APPENDIX C ENVIRONMENTAL MONITORING AND AUDIT SCHEDULE

### Environmental Monitoring for Eagle's Nest Tunnel Air Quality and Noise Monitoring Schedule for February 2006

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
29-Jan	30-Jan	31-Jan	1-Feb	2-Feb	3-Feb	4-Feb
			1 hr TSP	1 hr TSP 24 hrs TSP	1 hr TSP Noise	
5-Feb	6-Feb	7-Feb	8-Feb	9-Feb	10-Feb	11-Feb
	1 hr TSP	1 hr TSP	24 hrs TSP	1 hr TSP Noise		
12-Feb	13-Feb	14-Feb	15-Feb	16-Feb	17-Feb	18-Feb
		1 hr TSP 24 hrs TSP	1 hr TSP	1 hr TSP Noise		
19-Feb	20-Feb	21-Feb	22-Feb	23-Feb	24-Feb	25-Feb
	24 hrs TSP	1 hr TSP	1 hr TSP	1 hr TSP Noise		24 hrs TSP
26-Feb	27-Feb	28-Feb	1-Mar	2-Mar	3-Mar	4-Mar
	1 hr TSP	1 hr TSP		1 hr TSP Noise	24 hrs TSP	

The schedule may be changed due to unforeseen circumstances (adverse weather, etc)

AM1 Yew Chung International School /Po Leung Kuk Choi Kai Yau School AM3 Garden Villa AM4 Government Quarters	NM1 NM5 NM6 NM7	Yew Chung International School /Po Leung Kuk Choi Kai Yau School Villa Carlton Government Quarters Garden Villa
---	--------------------------	--

### Environmental Monitoring for Eagle's Nest Tunnel Tentative Air Quality and Noise Monitoring Schedule for March 2006

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
26-Feb	27-Feb	28-Feb	1-Mar	2-Mar	3-Mar	4-Mar
	1 hr TSP	1 hr TSP		1 hr TSP Noise		
5-Mar	6-Mar	7-Mar	8-Mar	9-Mar	10-Mar	11-Mar
	1 hr TSP	1 hr TSP			1 hr TSP Noise	
12-Mar	13-Mar	14-Mar	15-Mar	16-Mar	17-Mar	18-Mar
	1 hr TSP	1 hr TSP		1 hr TSP Noise		
19-Mar	20-Mar	21-Mar	22-Mar	23-Mar	24-Mar	25-Mar
		1 hr TSP	1 hr TSP	1 hr TSP Noise		
26-Mar	27-Mar	28-Mar	29-Mar	30-Mar	31-Mar	1-Apr
		1 hr TSP		1 hr TSP	1 hr TSP Noise	

The schedule may be changed due to unforeseen circumstances (adverse weather, etc)

AM1	Yew Chung International School /Po Leung Kuk Choi Kai Yau School	NM1	Yew Chung International School /Po Leung Kuk Choi Kai Yau School
AM3	Garden Villa	NM5	Villa Carlton
AM4	Government Quarters	NM6	Government Quarters
		NM7	Garden Villa

## APPENDIX D WIND DATA

Date	Time	Wind Speed m/s	Direction
1-Feb-2006	0:00	0	
1-Feb-2006	1:00	0	
1-Feb-2006	2:00	0	NE
1-Feb-2006	3:00	0	
1-Feb-2006	4:00	0	SSW
1-Feb-2006	5:00	0	SSW
1-Feb-2006	6:00	1.8	W
1-Feb-2006	7:00	2.7	W
1-Feb-2006	8:00	1.8	W
1-Feb-2006	9:00	1.8	WSW
1-Feb-2006	10:00	2.7	W
1-Feb-2006	11:00	3.1	W
1-Feb-2006	12:00	2.7	WNW
1-Feb-2006	13:00	2.2	WNW
1-Feb-2006	14:00	2.7	W
1-Feb-2006	15:00	2.2	W
1-Feb-2006	16:00	0.9	NE
1-Feb-2006	17:00	1.3	NE
1-Feb-2006	18:00	1.8	ENE
1-Feb-2006	19:00	0.4	ENE
1-Feb-2006	20:00	0	NE
1-Feb-2006	21:00	0.4	WSW
1-Feb-2006	22:00	3.6	WSW
1-Feb-2006	23:00	3.1	W
2-Feb-2006	0:00	4	WSW
2-Feb-2006	1:00	4	WNW
2-Feb-2006	2:00	4.9	W
2-Feb-2006	3:00	4	W
2-Feb-2006	4:00	5.4	WSW
2-Feb-2006	5:00	5.8	SW
2-Feb-2006	6:00	5.8	SW
2-Feb-2006	7:00	5.4	WSW
2-Feb-2006	8:00	5.8	WSW
2-Feb-2006	9:00	4.5	W
2-Feb-2006	10:00	4.9	WNW
2-Feb-2006	11:00	4.9	WNW
2-Feb-2006	12:00	5.8	WNW
2-Feb-2006	13:00	5.8	WNW
2-Feb-2006	14:00	5.8	W
2-Feb-2006	15:00	7.2	WNW
2-Feb-2006	16:00	6.3	W
2-Feb-2006	17:00	4.9	W
2-Feb-2006	18:00	4	W
2-Feb-2006	19:00	5.4	WSW
2-Feb-2006	20:00	3.6	SW
2-Feb-2006	21:00	2.7	SW
2-Feb-2006	22:00	0.9	WSW
2-Feb-2006	23:00	0.9	SW
3-Feb-2006	0:00	0.9	S
3-Feb-2006	1:00	0	WSW
3-Feb-2006	2:00	0	W
3-Feb-2006	3:00	1.3	W
3-Feb-2006	4:00	2.2	WSW
0 1 00 2000			

3-Feb-2006 6:00 1.8 W 3-Feb-2006 7:00 0 W 3-Feb-2006 8:00 0.4 WNW 3-Feb-2006 9:00 0 NNE 3-Feb-2006 10:00 3.1 WNW 3-Feb-2006 11:00 2.2 WNW 3-Feb-2006 12:00 2.2 WNW 3-Feb-2006 15:00 3.1 WNW 3-Feb-2006 16:00 3.1 WNW 3-Feb-2006 17:00 2.2 WSW 3-Feb-2006 18:00 2.2 WSW 3-Feb-2006 18:00 2.2 WSW 3-Feb-2006 18:00 3.1 WSW 3-Feb-2006 18:00 2.2 WSW 3-Feb-2006 20:00 4 WNW 3-Feb-2006 20:00 4 WSW 3-Feb-2006 20:00 4 WSW 3-Feb-2006 22:00 3.6 WSW 3-Feb-2006 22:00 3.6 WSW 4-Feb-2006 3:00 4 WSW 4-Feb-2006 5:00 4.5 WSW 4-Feb-2006 3:00 2.2 WNW 4-Feb-2006 3:00 2.2 WSW 4-Feb-2006 3:00 2.2 WSW 4-Feb-2006 3:00 2.2 WSW 4-Feb-2006 3:00 3.8 WSW 4-Feb-2006 3:00 3.9 WSW 4-Feb-2006 3:00 3.9 WSW 4-Feb-2006 3:00 3.9 WSW 4-Feb-2006 3:00 3.1 WNW	Date	Time	Wind Speed m/s	Direction
3-Feb-2006 8:00 0.4 WNW 3-Feb-2006 9:00 0 NNE 3-Feb-2006 11:00 3.1 WNW 3-Feb-2006 11:00 2.2 W 3-Feb-2006 12:00 2.2 WNW 3-Feb-2006 13:00 2.7 WNW 3-Feb-2006 14:00 3.6 W 3-Feb-2006 15:00 3.1 WNW 3-Feb-2006 15:00 3.1 WNW 3-Feb-2006 15:00 3.1 WNW 3-Feb-2006 16:00 3.1 WNW 3-Feb-2006 17:00 2.2 WSW 3-Feb-2006 17:00 2.2 WSW 3-Feb-2006 18:00 2.2 WSW 3-Feb-2006 19:00 3.1 WSW 3-Feb-2006 19:00 3.1 WSW 3-Feb-2006 20:00 4 WNW 3-Feb-2006 20:00 4 WNW 3-Feb-2006 20:00 4 WSW 3-Feb-2006 20:00 2.2 WSW 4-Feb-2006 2:00 2.2 WSW 4-Feb-2006 2:00 4.9 WW 4-Feb-2006 2:00 4.9 WW 4-Feb-2006 3:00 2.2 WNW 4-Feb-2006 4:00 2.2 WNW 4-Feb-2006 6:00 2.2 WSW 4-Feb-2006 6:00 2.2 WSW 4-Feb-2006 1:00 3.1 WNW 4-Feb-2006 1:00 3.1 WNW 4-Feb-2006 1:00 3.1 WNW	3-Feb-2006	6:00	1.8	W
3-Feb-2006 8:00 0.4 WNW 3-Feb-2006 9:00 0 NNE 3-Feb-2006 11:00 3.1 WNW 3-Feb-2006 11:00 2.2 W 3-Feb-2006 12:00 2.2 WNW 3-Feb-2006 13:00 2.7 WNW 3-Feb-2006 14:00 3.6 W 3-Feb-2006 15:00 3.1 WNW 3-Feb-2006 15:00 3.1 WNW 3-Feb-2006 15:00 3.1 WNW 3-Feb-2006 16:00 3.1 WNW 3-Feb-2006 17:00 2.2 WSW 3-Feb-2006 17:00 2.2 WSW 3-Feb-2006 18:00 2.2 WSW 3-Feb-2006 19:00 3.1 WSW 3-Feb-2006 19:00 3.1 WSW 3-Feb-2006 20:00 4 WNW 3-Feb-2006 20:00 4 WNW 3-Feb-2006 21:00 4 WSW 3-Feb-2006 21:00 4 WSW 3-Feb-2006 22:00 3.6 WSW 3-Feb-2006 23:00 4 WSW 3-Feb-2006 23:00 4 WSW 4-Feb-2006 20:00 4.5 WSW 4-Feb-2006 2:00 4.9 WW 4-Feb-2006 2:00 4.9 WW 4-Feb-2006 3:00 2.2 WNW 4-Feb-2006 3:00 2.2 WNW 4-Feb-2006 3:00 2.2 WNW 4-Feb-2006 3:00 2.2 WNW 4-Feb-2006 3:00 2.2 WSW 4-Feb-2006 3:00 3.1 WSW	3-Feb-2006	7:00	0	W
3-Feb-2006		8:00	0.4	WNW
3-Feb-2006	3-Feb-2006	9:00	0	NNE
3-Feb-2006	3-Feb-2006	10:00	3.1	WNW
3-Feb-2006	3-Feb-2006	11:00	2.2	W
3-Feb-2006				WNW
3-Feb-2006		13:00	2.7	WNW
3-Feb-2006	3-Feb-2006	14:00	3.6	W
3-Feb-2006	3-Feb-2006	15:00	3.1	WNW
3-Feb-2006	3-Feb-2006	16:00	3.1	W
3-Feb-2006	3-Feb-2006	17:00	2.2	WSW
3-Feb-2006	3-Feb-2006	18:00	2.2	WSW
3-Feb-2006	3-Feb-2006	19:00	3.1	WSW
3-Feb-2006	3-Feb-2006		4	WNW
3-Feb-2006         22:00         3.6         WSW           3-Feb-2006         23:00         4         WSW           4-Feb-2006         0:00         4.5         WSW           4-Feb-2006         1:00         5.4         W           4-Feb-2006         2:00         4.9         W           4-Feb-2006         3:00         2.2         WNW           4-Feb-2006         4:00         2.2         WNW           4-Feb-2006         5:00         2.2         WSW           4-Feb-2006         5:00         2.2         WSW           4-Feb-2006         7:00         2.7         WSW           4-Feb-2006         9:00         2.2         WSW           4-Feb-2006         9:00         2.2         WSW           4-Feb-2006         10:00         2.2         WSW           4-Feb-2006         11:00         2.2         WSW           4-Feb-2006         12:00         2.2         WSW           4-Feb-2006         14:00         1.8         W           4-Feb-2006         15:00         1.3         NW           4-Feb-2006         15:00         1.3         NW           4-Feb-2006 <td< td=""><td></td><td></td><td>4</td><td>WSW</td></td<>			4	WSW
3-Feb-2006				
4-Feb-2006         0:00         4.5         WSW           4-Feb-2006         1:00         5.4         W           4-Feb-2006         2:00         4.9         W           4-Feb-2006         3:00         2.2         WNW           4-Feb-2006         4:00         2.2         WNW           4-Feb-2006         5:00         2.2         WSW           4-Feb-2006         6:00         2.2         WSW           4-Feb-2006         7:00         2.7         WSW           4-Feb-2006         8:00         1.8         WSW           4-Feb-2006         9:00         2.2         WSW           4-Feb-2006         10:00         2.2         WSW           4-Feb-2006         11:00         2.2         WSW           4-Feb-2006         12:00         2.2         WSW           4-Feb-2006         13:00         1.8         WSW           4-Feb-2006         14:00         1.8         WSW           4-Feb-2006         15:00         1.3         WNW           4-Feb-2006         16:00         1.3         NW           4-Feb-2006         19:00         2.2         W           4-Feb-2006				
4-Feb-2006         1:00         5.4         W           4-Feb-2006         2:00         4.9         W           4-Feb-2006         3:00         2.2         WNW           4-Feb-2006         4:00         2.2         WNW           4-Feb-2006         5:00         2.2         W           4-Feb-2006         6:00         2.2         WSW           4-Feb-2006         7:00         2.7         WSW           4-Feb-2006         8:00         1.8         WSW           4-Feb-2006         9:00         2.2         WSW           4-Feb-2006         10:00         2.2         WSW           4-Feb-2006         11:00         2.2         WSW           4-Feb-2006         12:00         2.2         WSW           4-Feb-2006         13:00         1.8         WSW           4-Feb-2006         15:00         1.8         WSW           4-Feb-2006         15:00         1.3         WNW           4-Feb-2006         16:00         1.3         NW           4-Feb-2006         18:00         2.7         WNW           4-Feb-2006         19:00         2.2         W           4-Feb-2006         <				
4-Feb-2006         2:00         4.9         W           4-Feb-2006         3:00         2.2         WNW           4-Feb-2006         4:00         2.2         WNW           4-Feb-2006         5:00         2.2         W           4-Feb-2006         6:00         2.2         WSW           4-Feb-2006         7:00         2.7         WSW           4-Feb-2006         8:00         1.8         WSW           4-Feb-2006         9:00         2.2         WSW           4-Feb-2006         10:00         2.2         WSW           4-Feb-2006         11:00         2.2         WSW           4-Feb-2006         12:00         2.2         WSW           4-Feb-2006         13:00         1.8         W           4-Feb-2006         14:00         1.8         WSW           4-Feb-2006         15:00         1.3         WNW           4-Feb-2006         16:00         1.3         WNW           4-Feb-2006         17:00         1.8         WNW           4-Feb-2006         19:00         2.2         W           4-Feb-2006         20:00         3.1         WNW           4-Feb-2006				
4-Feb-2006         3:00         2.2         WNW           4-Feb-2006         4:00         2.2         WNW           4-Feb-2006         5:00         2.2         W           4-Feb-2006         6:00         2.2         WSW           4-Feb-2006         7:00         2.7         WSW           4-Feb-2006         8:00         1.8         WSW           4-Feb-2006         9:00         2.2         WSW           4-Feb-2006         10:00         2.2         WSW           4-Feb-2006         11:00         2.2         WSW           4-Feb-2006         12:00         2.2         WSW           4-Feb-2006         13:00         1.8         WSW           4-Feb-2006         14:00         1.8         WSW           4-Feb-2006         15:00         1.3         WNW           4-Feb-2006         17:00         1.8         WNW           4-Feb-2006         18:00         2.7         WNW           4-Feb-2006         19:00         2.2         W           4-Feb-2006         20:00         3.1         WNW           4-Feb-2006         20:00         3.1         WNW           4-Feb-2006	4-Feb-2006	2:00	4.9	W
4-Feb-2006       4:00       2.2       WNW         4-Feb-2006       5:00       2.2       W         4-Feb-2006       6:00       2.2       WSW         4-Feb-2006       7:00       2.7       WSW         4-Feb-2006       8:00       1.8       WSW         4-Feb-2006       9:00       2.2       WSW         4-Feb-2006       10:00       2.2       WSW         4-Feb-2006       11:00       2.2       WSW         4-Feb-2006       12:00       2.2       WSW         4-Feb-2006       13:00       1.8       WSW         4-Feb-2006       14:00       1.8       WSW         4-Feb-2006       15:00       1.3       WNW         4-Feb-2006       16:00       1.3       NW         4-Feb-2006       17:00       1.8       WNW         4-Feb-2006       18:00       2.7       WNW         4-Feb-2006       19:00       2.2       W         4-Feb-2006       20:00       3.1       WNW         4-Feb-2006       21:00       3.1       WNW         4-Feb-2006       22:00       4       WNW         5-Feb-2006       0:00       4				
4-Feb-2006       6:00       2.2       WSW         4-Feb-2006       7:00       2.7       WSW         4-Feb-2006       8:00       1.8       WSW         4-Feb-2006       9:00       2.2       WSW         4-Feb-2006       10:00       2.2       WSW         4-Feb-2006       11:00       2.2       WSW         4-Feb-2006       12:00       2.2       WSW         4-Feb-2006       13:00       1.8       WSW         4-Feb-2006       14:00       1.8       WSW         4-Feb-2006       15:00       1.3       NW         4-Feb-2006       16:00       1.3       NW         4-Feb-2006       17:00       1.8       WNW         4-Feb-2006       18:00       2.7       WNW         4-Feb-2006       19:00       2.2       W         4-Feb-2006       20:00       3.1       W         4-Feb-2006       21:00       3.1       WNW         4-Feb-2006       22:00       4       WNW         4-Feb-2006       23:00       4.5       WNW         5-Feb-2006       0:00       4       WNW			2.2	WNW
4-Feb-2006         6:00         2.2         WSW           4-Feb-2006         7:00         2.7         WSW           4-Feb-2006         8:00         1.8         WSW           4-Feb-2006         9:00         2.2         WSW           4-Feb-2006         10:00         2.2         WSW           4-Feb-2006         11:00         2.2         WSW           4-Feb-2006         12:00         2.2         WSW           4-Feb-2006         13:00         1.8         W           4-Feb-2006         14:00         1.8         WSW           4-Feb-2006         15:00         1.3         WNW           4-Feb-2006         16:00         1.3         NW           4-Feb-2006         17:00         1.8         WNW           4-Feb-2006         18:00         2.7         WNW           4-Feb-2006         19:00         2.2         W           4-Feb-2006         20:00         3.1         W           4-Feb-2006         21:00         3.1         WNW           4-Feb-2006         21:00         3.1         WNW           4-Feb-2006         22:00         4         WNW           5-Feb-2006	4-Feb-2006		2.2	W
4-Feb-2006         7:00         2.7         WSW           4-Feb-2006         8:00         1.8         WSW           4-Feb-2006         9:00         2.2         WSW           4-Feb-2006         10:00         2.2         WSW           4-Feb-2006         11:00         2.2         WSW           4-Feb-2006         12:00         2.2         WSW           4-Feb-2006         13:00         1.8         WSW           4-Feb-2006         14:00         1.8         WSW           4-Feb-2006         15:00         1.3         WNW           4-Feb-2006         16:00         1.3         NW           4-Feb-2006         17:00         1.8         WNW           4-Feb-2006         18:00         2.7         WNW           4-Feb-2006         19:00         2.2         W           4-Feb-2006         20:00         3.1         W           4-Feb-2006         21:00         3.1         WNW           4-Feb-2006         22:00         4         WNW           4-Feb-2006         23:00         4.5         WNW           5-Feb-2006         1:00         4         WNW			2.2	WSW
4-Feb-2006       8:00       1.8       WSW         4-Feb-2006       9:00       2.2       WSW         4-Feb-2006       10:00       2.2       WSW         4-Feb-2006       11:00       2.2       W         4-Feb-2006       12:00       2.2       WSW         4-Feb-2006       13:00       1.8       WSW         4-Feb-2006       14:00       1.8       WSW         4-Feb-2006       15:00       1.3       WNW         4-Feb-2006       16:00       1.3       NW         4-Feb-2006       17:00       1.8       WNW         4-Feb-2006       18:00       2.7       WNW         4-Feb-2006       19:00       2.2       W         4-Feb-2006       20:00       3.1       WNW         4-Feb-2006       21:00       3.1       WNW         4-Feb-2006       22:00       4       WNW         4-Feb-2006       23:00       4.5       WNW         5-Feb-2006       0:00       4       WNW         5-Feb-2006       1:00       4       WNW			2.7	WSW
4-Feb-2006         9:00         2.2         WSW           4-Feb-2006         10:00         2.2         WSW           4-Feb-2006         11:00         2.2         W           4-Feb-2006         12:00         2.2         WSW           4-Feb-2006         13:00         1.8         WSW           4-Feb-2006         14:00         1.8         WSW           4-Feb-2006         15:00         1.3         NW           4-Feb-2006         16:00         1.3         NW           4-Feb-2006         17:00         1.8         WNW           4-Feb-2006         18:00         2.7         WNW           4-Feb-2006         19:00         2.2         W           4-Feb-2006         20:00         3.1         WNW           4-Feb-2006         21:00         3.1         WNW           4-Feb-2006         22:00         4         WNW           4-Feb-2006         23:00         4.5         WNW           5-Feb-2006         0:00         4         WNW           5-Feb-2006         1:00         4         WNW				
4-Feb-2006         10:00         2.2         WSW           4-Feb-2006         11:00         2.2         W           4-Feb-2006         12:00         2.2         WSW           4-Feb-2006         13:00         1.8         W           4-Feb-2006         14:00         1.8         WSW           4-Feb-2006         15:00         1.3         WNW           4-Feb-2006         16:00         1.3         NW           4-Feb-2006         17:00         1.8         WNW           4-Feb-2006         18:00         2.7         WNW           4-Feb-2006         19:00         2.2         W           4-Feb-2006         20:00         3.1         WNW           4-Feb-2006         21:00         3.1         WNW           4-Feb-2006         22:00         4         WNW           4-Feb-2006         23:00         4.5         WNW           5-Feb-2006         0:00         4         WNW           5-Feb-2006         1:00         4         WNW			2.2	
4-Feb-2006       11:00       2.2       W         4-Feb-2006       12:00       2.2       WSW         4-Feb-2006       13:00       1.8       W         4-Feb-2006       14:00       1.8       WSW         4-Feb-2006       15:00       1.3       WNW         4-Feb-2006       16:00       1.3       NW         4-Feb-2006       17:00       1.8       WNW         4-Feb-2006       18:00       2.7       WNW         4-Feb-2006       19:00       2.2       W         4-Feb-2006       20:00       3.1       W         4-Feb-2006       21:00       3.1       WNW         4-Feb-2006       22:00       4       WNW         4-Feb-2006       23:00       4.5       WNW         5-Feb-2006       0:00       4       WNW         5-Feb-2006       1:00       4       WNW			2.2	WSW
4-Feb-2006         12:00         2.2         WSW           4-Feb-2006         13:00         1.8         W           4-Feb-2006         14:00         1.8         WSW           4-Feb-2006         15:00         1.3         WNW           4-Feb-2006         16:00         1.3         NW           4-Feb-2006         17:00         1.8         WNW           4-Feb-2006         18:00         2.7         WNW           4-Feb-2006         19:00         2.2         W           4-Feb-2006         20:00         3.1         W           4-Feb-2006         21:00         3.1         WNW           4-Feb-2006         22:00         4         WNW           5-Feb-2006         0:00         4         WNW           5-Feb-2006         1:00         4         WNW				
4-Feb-2006       13:00       1.8       W         4-Feb-2006       14:00       1.8       WSW         4-Feb-2006       15:00       1.3       WNW         4-Feb-2006       16:00       1.3       NW         4-Feb-2006       17:00       1.8       WNW         4-Feb-2006       18:00       2.7       WNW         4-Feb-2006       19:00       2.2       W         4-Feb-2006       20:00       3.1       WNW         4-Feb-2006       21:00       3.1       WNW         4-Feb-2006       22:00       4       WNW         4-Feb-2006       23:00       4.5       WNW         5-Feb-2006       0:00       4       WNW         5-Feb-2006       1:00       4       WNW		12:00	2.2	WSW
4-Feb-2006       14:00       1.8       WSW         4-Feb-2006       15:00       1.3       WNW         4-Feb-2006       16:00       1.3       NW         4-Feb-2006       17:00       1.8       WNW         4-Feb-2006       18:00       2.7       WNW         4-Feb-2006       19:00       2.2       W         4-Feb-2006       20:00       3.1       W         4-Feb-2006       21:00       3.1       WNW         4-Feb-2006       22:00       4       WNW         4-Feb-2006       23:00       4.5       WNW         5-Feb-2006       0:00       4       WNW         5-Feb-2006       1:00       4       WNW				
4-Feb-2006       15:00       1.3       WNW         4-Feb-2006       16:00       1.3       NW         4-Feb-2006       17:00       1.8       WNW         4-Feb-2006       18:00       2.7       WNW         4-Feb-2006       19:00       2.2       W         4-Feb-2006       20:00       3.1       W         4-Feb-2006       21:00       3.1       WNW         4-Feb-2006       22:00       4       WNW         4-Feb-2006       23:00       4.5       WNW         5-Feb-2006       0:00       4       WNW         5-Feb-2006       1:00       4       WNW			1.8	WSW
4-Feb-2006       16:00       1.3       NW         4-Feb-2006       17:00       1.8       WNW         4-Feb-2006       18:00       2.7       WNW         4-Feb-2006       19:00       2.2       W         4-Feb-2006       20:00       3.1       W         4-Feb-2006       21:00       3.1       WNW         4-Feb-2006       22:00       4       WNW         4-Feb-2006       23:00       4.5       WNW         5-Feb-2006       0:00       4       WNW         5-Feb-2006       1:00       4       WNW	4-Feb-2006	15:00		WNW
4-Feb-2006       18:00       2.7       WNW         4-Feb-2006       19:00       2.2       W         4-Feb-2006       20:00       3.1       W         4-Feb-2006       21:00       3.1       WNW         4-Feb-2006       22:00       4       WNW         4-Feb-2006       23:00       4.5       WNW         5-Feb-2006       0:00       4       WNW         5-Feb-2006       1:00       4       WNW	4-Feb-2006	16:00	1.3	NW
4-Feb-2006       18:00       2.7       WNW         4-Feb-2006       19:00       2.2       W         4-Feb-2006       20:00       3.1       W         4-Feb-2006       21:00       3.1       WNW         4-Feb-2006       22:00       4       WNW         4-Feb-2006       23:00       4.5       WNW         5-Feb-2006       0:00       4       WNW         5-Feb-2006       1:00       4       WNW		17:00	1.8	WNW
4-Feb-2006     20:00     3.1     W       4-Feb-2006     21:00     3.1     WNW       4-Feb-2006     22:00     4     WNW       4-Feb-2006     23:00     4.5     WNW       5-Feb-2006     0:00     4     WNW       5-Feb-2006     1:00     4     WNW	4-Feb-2006	18:00		WNW
4-Feb-2006       20:00       3.1       W         4-Feb-2006       21:00       3.1       WNW         4-Feb-2006       22:00       4       WNW         4-Feb-2006       23:00       4.5       WNW         5-Feb-2006       0:00       4       WNW         5-Feb-2006       1:00       4       WNW	4-Feb-2006	19:00	2.2	W
4-Feb-2006       22:00       4       WNW         4-Feb-2006       23:00       4.5       WNW         5-Feb-2006       0:00       4       WNW         5-Feb-2006       1:00       4       WNW	4-Feb-2006		3.1	W
4-Feb-2006       23:00       4.5       WNW         5-Feb-2006       0:00       4       WNW         5-Feb-2006       1:00       4       WNW			3.1	WNW
4-Feb-2006       23:00       4.5       WNW         5-Feb-2006       0:00       4       WNW         5-Feb-2006       1:00       4       WNW	4-Feb-2006		4	
5-Feb-2006 0:00 4 WNW 5-Feb-2006 1:00 4 WNW				
5-Feb-2006 1:00 4 WNW			4	
			4	
0 1 CD 2 COU   4.0   W	5-Feb-2006	2:00	4.9	W
5-Feb-2006 3:00 5.4 W	5-Feb-2006		·	W
5-Feb-2006 4:00 4.5 W				
5-Feb-2006 5:00 3.6 WSW			3.6	
5-Feb-2006 6:00 3.6 SW				
5-Feb-2006 7:00 3.1 SW				
5-Feb-2006 8:00 3.1 WSW				
5-Feb-2006 9:00 3.1 W			-	
5-Feb-2006 10:00 2.2 SW				
5-Feb-2006 11:00 2.2 SW				

Date	Time	Wind Speed m/s	Direction				
5-Feb-2006	12:00	2.2	WNW				
5-Feb-2006	13:00	1.8	WNW				
5-Feb-2006	14:00	1.3	WNW				
5-Feb-2006	15:00	2.2	WNW				
5-Feb-2006	16:00	3.1	WNW				
5-Feb-2006	17:00	17:00 2.2 WNV					
5-Feb-2006	18:00	W					
5-Feb-2006	19:00	SW					
5-Feb-2006	20:00	0	W				
5-Feb-2006	21:00	0					
5-Feb-2006	22:00	0	W				
5-Feb-2006	23:00	1.3	W				
6-Feb-2006	0:00	1.3	WNW				
6-Feb-2006	1:00	0.4	W				
6-Feb-2006	2:00	1.3	W				
6-Feb-2006	3:00	0.4	S				
6-Feb-2006	4:00	0	SSW				
6-Feb-2006	5:00	0					
6-Feb-2006	6:00	0					
6-Feb-2006	7:00	0					
6-Feb-2006	8:00	0					
6-Feb-2006	9:00	0	NNW				
6-Feb-2006	10:00	0.4	WNW				
6-Feb-2006	11:00	0.9	WNW				
6-Feb-2006	12:00	0.9	WNW				
6-Feb-2006	13:00	1.8	N				
6-Feb-2006	14:00	2.7	NNE				
6-Feb-2006	15:00	2.7	NNE				
6-Feb-2006	16:00	2.2	NNE				
6-Feb-2006	17:00	2.7	NE				
6-Feb-2006	18:00	1.3	NE NE				
6-Feb-2006	19:00	0.9	NE NE				
6-Feb-2006	20:00	0.5	N N				
6-Feb-2006	21:00	0					
6-Feb-2006	22:00	0					
6-Feb-2006	23:00	0					
7-Feb-2006	0:00	0					
7-Feb-2006	1:00	0					
7-Feb-2006	2:00	0					
7-Feb-2006	3:00	0					
7-Feb-2006	4:00	0					
7-Feb-2006 7-Feb-2006	5:00	0					
7-Feb-2006 7-Feb-2006	6:00	0					
7-Feb-2006 7-Feb-2006	7:00	0	 N				
7-Feb-2006 7-Feb-2006	8:00	0	NW				
	9:00	1.3	WNW				
7-Feb-2006 7-Feb-2006	10:00	2.2	W				
	11:00		WNW				
7-Feb-2006		3.1	WNW				
7-Feb-2006	12:00	2.2					
7-Feb-2006	13:00	1.8	WNW				
7-Feb-2006	14:00	1.3	WNW				
7-Feb-2006	15:00	3.1	W NANA/				
7-Feb-2006	16:00	1.8	WNW				
7-Feb-2006	17:00	1.3	W				

SSW
W
W
W
W
W
WNW
SSW
SSW
W
WNW
WSW
WSW
W
S
WNW
WNW
W
W
W
WNW
WNW
W
WNW
WNW
WNW
WSW
WNW
WNW
WNW
WNW
WSW
WNW
WNW
WNW
WNW
W
W
W
W
WNW
WNW
WNW
NW
WNW
WNW
WNW
WNW
W
W
W
WSW
W
SSW

Date	Time	Wind Speed m/s	Direction				
10-Feb-2006	0:00	0	SSW				
10-Feb-2006	1:00	0					
10-Feb-2006	2:00	0					
10-Feb-2006	3:00	0	S				
10-Feb-2006	4:00	0					
10-Feb-2006	5:00	0					
10-Feb-2006	6:00						
10-Feb-2006	7:00						
10-Feb-2006	8:00	0	 NNW				
10-Feb-2006	9:00	1.3	WNW				
10-Feb-2006	10:00	2.7	WNW				
10-Feb-2006	11:00	1.3	W				
10-Feb-2006	12:00	1.8	WNW				
10-Feb-2006	13:00	1.8	WNW				
10-Feb-2006	14:00	1.8	NE				
10-Feb-2006	15:00	3.1	NE NE				
10-Feb-2006	16:00	2.7	NE NE				
10-Feb-2006	17:00	2.2	NE NE				
10-Feb-2006	18:00	1.3	NE NE				
10-Feb-2006	19:00	0	NE				
10-Feb-2006	20:00	0					
10-Feb-2006	21:00	0					
10-Feb-2006	22:00	0					
10-Feb-2006	23:00	0					
11-Feb-2006	0:00	0					
11-Feb-2006	1:00	0					
11-Feb-2006	2:00	0	ESE				
11-Feb-2006	3:00	0					
11-Feb-2006	4:00	0					
11-Feb-2006	5:00	0					
11-Feb-2006	6:00	0					
11-Feb-2006	7:00	0					
11-Feb-2006	8:00	0					
11-Feb-2006	9:00	0					
11-Feb-2006	10:00	0	WNW				
11-Feb-2006	11:00	0	WNW				
11-Feb-2006	12:00	0.9	WNW				
11-Feb-2006	13:00	1.8	WNW				
11-Feb-2006	14:00	2.2	N				
11-Feb-2006	15:00	3.1	NNE				
11-Feb-2006	16:00	1.8	NE				
11-Feb-2006	17:00	2.2	NE				
11-Feb-2006	18:00	1.3	NE				
11-Feb-2006	19:00	0	NE				
11-Feb-2006	20:00	0.9	E				
11-Feb-2006	21:00	0.4	ENE				
11-Feb-2006	22:00	0	E				
11-Feb-2006	23:00	0					
12-Feb-2006	0:00	0					
12-Feb-2006	1:00	0	E				
12-Feb-2006	2:00	0					
12-Feb-2006	3:00	0					
12-Feb-2006	4:00	0					
12-Feb-2006 12-Feb-2006		0					
12-FED-2000	5:00	U					

Date	Time	Wind Speed m/s	Direction				
12-Feb-2006	6:00	0					
12-Feb-2006	7:00	0					
12-Feb-2006	8:00	0					
12-Feb-2006	9:00	1.8	SSW				
12-Feb-2006	10:00	4	WNW				
12-Feb-2006	11:00	4.9	W				
12-Feb-2006	12:00	4.9	WNW				
12-Feb-2006	13:00	6.3	WNW				
12-Feb-2006	14:00						
12-Feb-2006	15:00	WNW					
12-Feb-2006	16:00	6.3	W				
12-Feb-2006	17:00	5.8	WNW				
12-Feb-2006	18:00	4.5	WNW				
12-Feb-2006	19:00	3.6	WSW				
12-Feb-2006	20:00	2.7	SSW				
12-Feb-2006	21:00	2.7	WNW				
12-Feb-2006	22:00	3.6	WNW				
12-Feb-2006	23:00	7.6	WNW				
13-Feb-2006	0:00	5.8	WNW				
13-Feb-2006	1:00	6.3	WNW				
13-Feb-2006	2:00	6.3	WNW				
13-Feb-2006	3:00	5.8	W				
13-Feb-2006	4:00	4	WNW				
13-Feb-2006	5:00	4.5	WNW				
13-Feb-2006	6:00	4.5	WSW				
13-Feb-2006	7:00	3.6	WNW				
13-Feb-2006	8:00	3.1	WNW				
13-Feb-2006	9:00	2.7	WNW				
13-Feb-2006	10:00	3.6	WNW				
13-Feb-2006	11:00	3.6	WNW				
13-Feb-2006	12:00	4	WNW				
13-Feb-2006	13:00	3.1	WNW				
13-Feb-2006	14:00	1.8	WNW				
13-Feb-2006	15:00	1.3	WNW				
13-Feb-2006	16:00	0.4	WNW				
13-Feb-2006	17:00	0.4	W				
13-Feb-2006	18:00	0.4	WNW				
13-Feb-2006	19:00	0	WNW				
13-Feb-2006	20:00	0					
13-Feb-2006	21:00	0	WNW				
13-Feb-2006	22:00	0.4	WNW				
13-Feb-2006	23:00	0.4	WNW				
14-Feb-2006	0:00	1.3	S				
14-Feb-2006	1:00	1.3	SW				
14-Feb-2006	2:00	0.4	WSW				
14-Feb-2006	3:00	0.4	W				
14-Feb-2006	4:00	0.4	W				
14-Feb-2006	5:00	0	SW				
14-Feb-2006	6:00	0					
		0	S				
14-Feb-2006	7:00	-					
14-Feb-2006	8:00	0	W				
14 Fab 2006							
14-Feb-2006 14-Feb-2006	9:00 10:00	0 0	SSE SW				

Date	Time	Wind Speed m/s	Direction		
14-Feb-2006	12:00	1.3	W		
14-Feb-2006	13:00	1.3	WSW		
14-Feb-2006	14:00	0.9	WSW		
14-Feb-2006	15:00	1.8	SSW		
14-Feb-2006	16:00	3.1	W		
14-Feb-2006	17:00	2.2	W		
14-Feb-2006	18:00	W			
14-Feb-2006	19:00	SW			
14-Feb-2006	20:00	1.8	SSW		
14-Feb-2006	21:00	1.8	SSW		
14-Feb-2006	22:00	2.7	WSW		
14-Feb-2006	23:00	0.9	W		
15-Feb-2006	0:00	0.9	SSW		
15-Feb-2006	1:00	0.4	WSW		
15-Feb-2006	2:00	0.9	WNW		
15-Feb-2006	3:00	0	W		
15-Feb-2006	4:00	0			
15-Feb-2006	5:00	0.4	WSW		
15-Feb-2006	6:00	0	WSW		
15-Feb-2006	7:00	0			
15-Feb-2006	8:00	0			
15-Feb-2006	9:00	0	SE		
15-Feb-2006	10:00	0	NNW		
15-Feb-2006	11:00	0.4	W		
15-Feb-2006	12:00	0.4	N N		
15-Feb-2006	13:00	1.8	NE		
15-Feb-2006	14:00	3.1	NE		
15-Feb-2006	15:00	2.2	NNE		
15-Feb-2006 15-Feb-2006	16:00	2.7	NE		
15-Feb-2006	17:00	2.7	NNE		
	18:00	2.2	E		
15-Feb-2006			<u> </u>		
15-Feb-2006	19:00	1.3	E E		
15-Feb-2006	20:00	0.4			
15-Feb-2006	21:00	0	ENE		
15-Feb-2006	22:00	0			
15-Feb-2006	23:00	0			
16-Feb-2006	0:00	0	ENE		
16-Feb-2006	1:00	0			
16-Feb-2006	2:00	0	 ENE		
16-Feb-2006	3:00	0	ENE		
16-Feb-2006	4:00	0			
16-Feb-2006	5:00	0			
16-Feb-2006	6:00	0			
16-Feb-2006	7:00	0			
16-Feb-2006	8:00	0			
16-Feb-2006	9:00	0			
16-Feb-2006	10:00	0	NE NE		
16-Feb-2006		11:00 0.9			
16-Feb-2006	12:00	1.3	NE NE		
16-Feb-2006	13:00	0.9	NE		
16-Feb-2006	14:00	0.4	ENE		
16-Feb-2006	15:00	2.2	NE		
16-Feb-2006	16:00	3.1	NE		
16-Feb-2006	17:00	2.2	NE		

Date	Time	Wind Speed m/s	Direction			
16-Feb-2006	18:00	0.4	ENE			
16-Feb-2006	19:00	0	ENE			
16-Feb-2006	20:00	0				
16-Feb-2006	21:00	0				
16-Feb-2006	22:00	0	ENE			
16-Feb-2006	23:00	0.4	WNW			
17-Feb-2006	0:00	2.7	W			
17-Feb-2006	1:00	2.7	W			
17-Feb-2006	2:00	2.7	WNW			
17-Feb-2006	3:00	WSW				
17-Feb-2006	4:00	3.1	WSW			
17-Feb-2006	5:00	3.1	WSW			
17-Feb-2006	6:00	3.1	WSW			
17-Feb-2006	7:00	3.1	WSW			
17-Feb-2006	8:00	1.8	WSW			
17-Feb-2006	9:00	2.7	WSW			
17-Feb-2006	10:00	2.7	WSW			
17-Feb-2006	11:00	3.1	WSW			
17-Feb-2006	12:00	2.7	SW			
17-Feb-2006	13:00	2.2	WSW			
17-Feb-2006	14:00	2.7	WSW			
17-Feb-2006	15:00	2.2	WSW			
17-Feb-2006	16:00	2.2	WNW			
17-Feb-2006	17:00	2.2	WNW			
17-Feb-2006	18:00	3.6	WNW			
17-Feb-2006	19:00	3.1	WNW			
17-Feb-2006	20:00	3.6	WNW			
17-Feb-2006	21:00	4.5	WNW			
17-Feb-2006	22:00	3.6	WNW			
17-Feb-2006	23:00	3.6	W			
18-Feb-2006	0:00	3.6	W			
18-Feb-2006	1:00	4.5	W			
18-Feb-2006	2:00	4	WSW			
18-Feb-2006	3:00	3.1	WNW			
18-Feb-2006	4:00	2.2	WSW			
18-Feb-2006	5:00	1.3	WSW			
18-Feb-2006		2.2	WNW			
18-Feb-2006	7:00					
18-Feb-2006	8:00	1.8	WNW SW			
18-Feb-2006	9:00	2.7	WNW			
18-Feb-2006	10:00	3.1	WNW			
18-Feb-2006	11:00	4	WNW			
18-Feb-2006	12:00	4	WNW			
18-Feb-2006	13:00	4	WNW			
18-Feb-2006	14:00	3.1	WNW			
18-Feb-2006	15:00	4.5	WNW			
18-Feb-2006	16:00	5.4				
18-Feb-2006	17:00	5.4	WNW			
	17:00	5.4	WNW W			
18-Feb-2006			WNW			
18-Feb-2006	19:00	3.1				
18-Feb-2006	20:00	3.1	W			
18-Feb-2006	21:00	3.6	W NANA/			
18-Feb-2006	22:00	2.2	WNW			
18-Feb-2006	23:00	2.7	W			

Date	Time	Wind Speed m/s	Direction		
19-Feb-2006	0:00	3.1	WNW		
19-Feb-2006	1:00	2.2	WSW		
19-Feb-2006	2:00	2.2	WNW		
19-Feb-2006	3:00	2.2	W		
19-Feb-2006	4:00	0.4	WNW		
19-Feb-2006	5:00	0.9	WNW		
19-Feb-2006	6:00	SSW			
19-Feb-2006	7:00	W			
19-Feb-2006	8:00	W			
19-Feb-2006	9:00	W			
19-Feb-2006	10:00	2.2	WNW		
19-Feb-2006	11:00	2.2	WNW		
19-Feb-2006	12:00	2.7	WNW		
19-Feb-2006	13:00	2.7	W		
19-Feb-2006	14:00	2.7	W		
19-Feb-2006	15:00	3.1	WNW		
19-Feb-2006	16:00	1.8	WNW		
19-Feb-2006	17:00	2.2	W		
19-Feb-2006	18:00	0.9	W		
19-Feb-2006	19:00	1.3	W		
19-Feb-2006	20:00	2.7	W		
19-Feb-2006	21:00	1.3	WNW		
19-Feb-2006	22:00	2.7	WNW		
19-Feb-2006	23:00	1.8	WNW		
20-Feb-2006	0:00	2.2	W		
20-Feb-2006	1:00	0.4	W		
20-Feb-2006	2:00	0.9	WNW		
20-Feb-2006	3:00	0.3	W		
20-Feb-2006	4:00	0.9	W		
20-Feb-2006	5:00	1.8	WNW		
20-Feb-2006	6:00	0.9	WNW		
20-Feb-2006	7:00	0.9	W		
20-Feb-2006	8:00	2.2	W		
20-Feb-2006 20-Feb-2006	9:00	1.3	W		
20-Feb-2006 20-Feb-2006	10:00	0.9	W		
20-Feb-2006	11:00	0.9	NW		
20-Feb-2006	12:00	2.7	NE		
20-Feb-2006	13:00	2.2	N N		
	14:00	3.1	NE		
20-Feb-2006	15:00	1.3	ENE		
20-Feb-2006			NNE		
20-Feb-2006	16:00	1.8			
20-Feb-2006	17:00	0.4	NNE		
20-Feb-2006	18:00	0.4	WNW		
20-Feb-2006	19:00	0.4	NNE		
20-Feb-2006	20:00	0	SSW		
20-Feb-2006	21:00	0.4	SSW		
20-Feb-2006	22:00	0.4	SSW		
20-Feb-2006	23:00	0.4	W		
21-Feb-2006	0:00	0.9	SW		
21-Feb-2006	1:00	0.4	W		
21-Feb-2006	2:00	0.4	SSW		
21-Feb-2006	3:00	0	SW		
21-Feb-2006	4:00	0.4	WNW		
21-Feb-2006	5:00	1.8	W		

Date	Time	Wind Speed m/s	Direction				
21-Feb-2006	6:00	2.2	W				
21-Feb-2006	7:00	0.4	W				
21-Feb-2006	8:00	0.9	W				
21-Feb-2006	9:00	2.2	WNW				
21-Feb-2006	10:00	1.8	W				
21-Feb-2006	11:00	1.3	WNW				
21-Feb-2006	12:00	1.8	WNW				
21-Feb-2006	13:00	2.7	N				
21-Feb-2006	14:00						
21-Feb-2006	15:00	N					
21-Feb-2006	16:00	1.8	W				
21-Feb-2006	17:00	2.2	W				
21-Feb-2006	18:00	2.2	W				
21-Feb-2006	19:00	2.7	W				
21-Feb-2006	20:00	2.7	W				
21-Feb-2006	21:00	2.7	W				
21-Feb-2006	22:00	1.8	W				
21-Feb-2006	23:00	2.2	W				
22-Feb-2006	0:00	1.8	SSW				
22-Feb-2006	1:00	0.9	W				
22-Feb-2006	2:00	0.9	W				
22-Feb-2006	3:00	0.9	W				
22-Feb-2006	4:00	1.3	SSW				
22-Feb-2006	5:00	0.4	W				
22-Feb-2006	6:00	0.9	W				
22-Feb-2006	7:00	0.9	W				
22-Feb-2006	8:00	0					
22-Feb-2006	9:00	0	WSW				
22-Feb-2006	10:00	0.9	WNW				
22-Feb-2006	11:00	0.4	WNW				
22-Feb-2006	12:00	1.8	W				
22-Feb-2006	13:00	2.2	WNW				
22-Feb-2006	14:00	2.2	W				
22-Feb-2006	15:00	1.8	W				
22-Feb-2006	16:00	2.7	NE				
22-Feb-2006	17:00	1.3	NE				
22-Feb-2006	18:00	1.3	E				
22-Feb-2006	19:00	0.9	E				
22-Feb-2006	20:00	0	NE				
22-Feb-2006	21:00	0					
22-Feb-2006	22:00	0					
22-Feb-2006	23:00	1.3	WSW				
23-Feb-2006	0:00	2.7	WSW				
23-Feb-2006	1:00	1.8	WSW				
23-Feb-2006	2:00	2.2	W				
23-Feb-2006	3:00	2.7	WSW				
23-Feb-2006	4:00	1.3	WNW				
23-Feb-2006	5:00	1.3	SW				
23-Feb-2006	6:00	2.2	SW				
23-Feb-2006	7:00	1.8	SW				
23-Feb-2006	8:00	1.8	SW				
23-Feb-2006	9:00	1.8	W				
23-Feb-2006	10:00	1.3	WSW				
23-Feb-2006	11:00	1.8	W				

Date	Time	Wind Speed m/s	Direction		
23-Feb-2006	12:00	1.3	WSW		
23-Feb-2006	13:00	1.3	W		
23-Feb-2006	14:00	1.8	W		
23-Feb-2006	15:00	1.8	W		
23-Feb-2006	16:00	1.8	W		
23-Feb-2006	17:00	2.2	W		
23-Feb-2006	18:00	1.8	WNW		
23-Feb-2006	19:00	1.8	W		
23-Feb-2006	20:00	0.9	W		
	21:00	SSW			
23-Feb-2006					
23-Feb-2006	22:00	0.9	SSW		
23-Feb-2006	23:00	0.4	WNW		
24-Feb-2006	0:00	0.9	W		
24-Feb-2006	1:00	0.9	SSW		
24-Feb-2006	2:00	0.4	SSW		
24-Feb-2006	3:00	3.1	WNW		
24-Feb-2006	4:00	3.1	WNW		
24-Feb-2006	5:00	1.8	SW		
24-Feb-2006	6:00	2.2	WSW		
24-Feb-2006	7:00	2.2	SW		
24-Feb-2006	8:00	2.2	SW		
24-Feb-2006	9:00	2.2	WSW		
24-Feb-2006	10:00	0.9	W		
24-Feb-2006	11:00	0.9	WNW		
24-Feb-2006	12:00	2.7	WNW		
24-Feb-2006	13:00	3.6	WNW		
24-Feb-2006	14:00	2.2	NW		
24-Feb-2006	15:00	2.2	WNW		
		1.3	WNW		
24-Feb-2006	16:00 17:00	2.7	W		
24-Feb-2006					
24-Feb-2006	18:00	3.1	W		
24-Feb-2006	19:00	3.1	W		
24-Feb-2006	20:00	2.7	W		
24-Feb-2006	21:00	2.2	W		
24-Feb-2006	22:00	1.8	W		
24-Feb-2006	23:00	3.6	WNW		
25-Feb-2006	0:00	1.8	SW		
25-Feb-2006	1:00	2.2	SW		
25-Feb-2006	2:00	2.2	W		
25-Feb-2006	3:00	1.8	W		
25-Feb-2006	4:00	2.2	WNW		
25-Feb-2006	5:00	4.9	WSW		
25-Feb-2006	6:00	3.1	W		
25-Feb-2006	7:00	2.7	WSW		
25-Feb-2006	8:00	2.2	W		
25-Feb-2006	9:00	1.8	W		
25-Feb-2006	10:00	1.3	W		
25-Feb-2006	11:00	1.3	W		
25-Feb-2006 25-Feb-2006	12:00	0.9	W		
		1.8	WNW		
25-Feb-2006	13:00				
25-Feb-2006	14:00	1.3	W		
25-Feb-2006	15:00	0.9	W		
25-Feb-2006	16:00	0			
25-Feb-2006	17:00	0.4	W		

Date	Time	Wind Speed m/s	Direction		
25-Feb-2006	18:00	0.4	ENE		
25-Feb-2006	19:00	0			
25-Feb-2006	20:00	0			
25-Feb-2006	21:00	0			
25-Feb-2006	22:00	0.9	WNW		
25-Feb-2006	23:00	0.4	WNW		
26-Feb-2006	0:00	1.3	WNW		
26-Feb-2006	1:00	1.3	WNW		
26-Feb-2006	2:00	SSW			
26-Feb-2006	3:00	WNW			
26-Feb-2006	4:00	0.9	W		
26-Feb-2006	5:00	1.3	W		
26-Feb-2006	6:00	2.2	WNW		
26-Feb-2006	7:00	3.1	WNW		
26-Feb-2006	8:00	2.7	W		
26-Feb-2006	9:00	0.9	W		
26-Feb-2006	10:00	2.2	W		
26-Feb-2006	11:00	2.2	W		
26-Feb-2006	12:00	3.1	WNW		
26-Feb-2006	13:00	3.6	W		
26-Feb-2006	14:00	2.7	W		
26-Feb-2006	15:00	2.7	WNW		
26-Feb-2006	16:00	2.7	SW		
26-Feb-2006	17:00	3.1	W		
26-Feb-2006	18:00	3.6	WSW		
26-Feb-2006	19:00	2.7	W		
26-Feb-2006	20:00	2.7	W		
26-Feb-2006	21:00	3.1	WSW		
26-Feb-2006	22:00	4.5	WSW		
26-Feb-2006	23:00	4	SW		
27-Feb-2006	0:00	5.4	SSW		
27-Feb-2006	1:00	5.4	SSW		
27-Feb-2006	2:00	4.5	SW		
27-Feb-2006	3:00	4.5	WSW		
27-Feb-2006	4:00	4.5	SW		
27-Feb-2006	5:00	4.9	WSW		
27-Feb-2006	6:00	4.5	SSW		
27-Feb-2006	7:00	4.5	WSW		
27-Feb-2006	8:00	4.9	WSW		
27-Feb-2006	9:00	4.5	W		
27-Feb-2006	10:00	5.4	W		
27-Feb-2006 27-Feb-2006	11:00	4.9	WNW		
27-Feb-2006 27-Feb-2006	12:00	4.9	WSW		
27-Feb-2006 27-Feb-2006	13:00	5.4	W		
	14:00	4.9	W		
27-Feb-2006					
27-Feb-2006 27-Feb-2006	15:00	4.9	WNW W		
	16:00		WNW		
27-Feb-2006	17:00	4.5			
27-Feb-2006	18:00	4.5	WSW		
27-Feb-2006	19:00	4.9	WSW		
27-Feb-2006	20:00	4.5	WSW		
27-Feb-2006	21:00	4.9	SW		
27-Feb-2006	22:00	4.5	WSW		
27-Feb-2006	23:00	3.1	WNW		

Date	Time	Wind Speed m/s	Direction
28-Feb-2006	0:00	3.6	WNW
28-Feb-2006	1:00	4.5	WNW
28-Feb-2006	2:00	2.7	WNW
28-Feb-2006	3:00	1.8	W
28-Feb-2006	4:00	2.7	WSW
28-Feb-2006	5:00	1.3	WSW
28-Feb-2006	6:00	1.8	WSW
28-Feb-2006	7:00	2.2	WNW
28-Feb-2006	8:00	1.8	WSW
28-Feb-2006	9:00	2.2	WNW
28-Feb-2006	10:00	2.2	WSW
28-Feb-2006	11:00	1.3	WSW
28-Feb-2006	12:00	1.3	W
28-Feb-2006	13:00	2.2	WNW
28-Feb-2006	14:00	3.6	WNW
28-Feb-2006	15:00	4	WNW
28-Feb-2006	16:00	2.7	WNW
28-Feb-2006	17:00	2.2	WNW
28-Feb-2006	18:00	1.3	SW
28-Feb-2006	19:00	2.2	WSW
28-Feb-2006	20:00	3.1	WSW
28-Feb-2006	21:00	2.2	SW
28-Feb-2006	22:00	1.8	W
28-Feb-2006	23:00	4	W

## APPENDIX E 1-HOUR TSP MONITORING RESULTS AND GRAPHICAL PRESENTATION

## Appendix E - 1-hour TSP Monitoring Results

Location AM1 - Po Leung Kuk Choi Kai Yau School

Date	Weather	Filter W	eight (g)	Flow Rate	e (m³/min.)	Elaps	e Time	Air	Atmospheric	Particulate	Av. flow	Total vol.	Sampling	Conc.
	Condition	Initial	Final	Initial	Final	Initial	Final	Temp. (K)	Pressure(Pa)	weight(g)	(m <sup>3</sup> /min)	(m <sup>3</sup> )	Time(hrs.)	(µg/m <sup>3</sup> )
1-Feb-06	Sunny	2.8797	2.8904	1.22	1.22	3771.0	3772.0	293.1	767.7	0.0107	1.22	73.1	1.0	146.3
2-Feb-06	Sunny	2.8585	2.8632	1.23	1.23	3772.0	3773.0	290.7	769.0	0.0047	1.23	73.5	1.0	63.9
3-Feb-06	Sunny	2.8576	2.8665	1.22	1.22	3797.0	3798.0	295.3	768.8	0.0089	1.22	72.9	1.0	122.1
6-Feb-06	Sunny	2.8313	2.8437	1.23	1.23	3798.0	3799.0	290.3	765.9	0.0124	1.23	72.7	1.0	170.6
7-Feb-06	Sunny	2.8751	2.8811	1.22	1.22	3799.0	3800.0	291.0	768.5	0.0060	1.22	73.4	1.0	81.7
9-Feb-06	Sunny	2.8888	2.8992	1.22	1.22	3823.9	3824.9	293.3	770.8	0.0104	1.22	73.3	1.0	142.0
14-Feb-06	Rainy	2.8768	2.8977	1.22	1.22	3824.9	3825.9	293.0	764.4	0.0209	1.22	73.0	1.0	286.3
15-Feb-06	Sunny	2.8674	2.8737	1.22	1.22	3849.9	3850.9	293.1	763.0	0.0063	1.22	72.9	1.0	86.4
16-Feb-06	Cloudy	2.8942	2.9067	1.21	1.21	3850.9	3851.9	296.3	762.8	0.0125	1.21	72.5	1.0	172.4
21-Feb-06	Sunny	2.8921	2.9014	1.22	1.22	3875.9	3876.9	292.1	765.2	0.0093	1.22	73.1	1.0	127.1
22-Feb-06	Cloudy	2.9013	2.9104	1.22	1.22	3876.9	3877.9	293.6	765.3	0.0091	1.22	73.0	1.0	124.7
23-Feb-06	Cloudy	2.8599	2.8660	1.23	1.23	3877.9	3878.9	291.7	766.3	0.0061	1.23	74.1	1.0	82.3
27-Feb-06	Cloudy	2.8982	2.8998	1.22	1.22	3902.9	3903.9	290.3	764.2	0.0016	1.22	73.3	1.0	21.8
28-Feb-06	Rainy	2.8865	2.8923	1.23	1.23	3903.9	3904.9	288.8	764.6	0.0058	1.23	73.5	1.0	78.9
		-					-	-		-			Min	21.8
													Max	286.3
													Average	121.9

Location AM 3 - Garden Villa


Date	Weather	Filter We	eight (g)	Flow Rate	e (m³/min.)	Elaps	se Time	Air	Atmospheric	Particulate	Av. flow	Total vol.	Sampling	Conc.
	Condition	Initial	Final	Initial	Final	Initial	Final	Temp. (K)	Pressure(Pa)	weight(g)	(m <sup>3</sup> /min)	(m <sup>3</sup> )	Time(hrs.)	(µg/m <sup>3</sup> )
1-Feb-06	Cloudy	2.8913	2.8985	1.21	1.21	4117.1	4118.1	291.6	767.2	0.0072	1.21	72.5	1.0	99.4
2-Feb-06	Sunny	2.8839	2.8937	1.21	1.21	4118.1	4119.1	290.7	769.0	0.0098	1.21	72.7	1.0	134.9
3-Feb-06	Sunny	2.8581	2.8701	1.20	1.20	4143.1	4144.1	295.1	769.0	0.0120	1.20	72.1	1.0	166.4
6-Feb-06	Sunny	2.8645	2.8799	1.21	1.21	4144.1	4145.1	290.3	765.9	0.0154	1.21	72.6	1.0	212.2
7-Feb-06	Sunny	2.8753	2.8822	1.21	1.21	4145.1	4146.1	291.0	768.5	0.0069	1.21	72.6	1.0	95.0
9-Feb-06	Sunny	2.8922	2.9019	1.22	1.22	4170.1	4171.1	289.8	773.2	0.0097	1.22	73.0	1.0	132.9
14-Feb-06	Rainy	2.8747	2.8934	1.18	1.18	4171.1	4172.1	293.0	764.4	0.0187	1.18	70.9	1.0	263.6
15-Feb-06	Cloudy	2.8824	2.8876	1.18	1.18	4196.1	4197.1	292.5	761.8	0.0052	1.18	70.8	1.0	73.4
16-Feb-06	Cloudy	2.8528	2.8644	1.17	1.17	4197.1	4198.1	296.3	762.8	0.0116	1.17	70.4	1.0	164.8
21-Feb-06	Sunny	2.8535	2.8619	1.19	1.19	4222.1	4223.1	291.9	765.4	0.0084	1.19	71.1	1.0	118.1
22-Feb-06	Sunny	2.8662	2.8744	1.18	1.18	4223.1	4224.1	293.6	765.3	0.0082	1.18	70.9	1.0	115.7
23-Feb-06	Cloudy	2.8733	2.8849	1.19	1.19	4224.1	4225.1	291.7	766.3	0.0116	1.19	71.2	1.0	162.9
27-Feb-06	Cloudy	2.8818	2.8891	1.19	1.19	4249.1	4250.1	290.8	763.9	0.0073	1.19	71.2	1.0	102.5
28-Feb-06	Rainy	2.8797	2.8868	1.19	1.19	4250.1	4251.1	288.8	764.6	0.0071	1.19	71.5	1.0	99.3
	_	<u> </u>	_				_	_	<u> </u>	_			Min	73.4
													Max	263.6
													Average	138.7


## Appendix E - 1-hour TSP Monitoring Results

#### Location AM 4 - Government Quarters

Date	Weather	Filter W	eight (g)	Flow Rate	e (m³/min.)	Elaps	se Time	Air	Atmospheric	Particulate	Av. flow	Total vol.	Sampling	Conc.
	Condition	Initial	Final	Initial	Final	Initial	Final	Temp. (K)	Pressure(Pa)	weight(g)	(m <sup>3</sup> /min)	(m <sup>3</sup> )	Time(hrs.)	$(\mu g/m^3)$
1-Feb-06	Sunny	2.8623	2.8683	1.21	1.21	3729.8	3730.8	293.3	767.7	0.0060	1.21	72.7	1.0	82.6
2-Feb-06	Sunny	2.8889	2.8946	1.22	1.22	3730.8	3731.8	290.7	769.0	0.0057	1.22	73.0	1.0	78.1
3-Feb-06	Sunny	2.8791	2.8875	1.21	1.21	3755.8	3756.8	295.5	768.6	0.0084	1.21	72.4	1.0	116.0
6-Feb-06	Sunny	2.8769	2.8889	1.22	1.22	3756.8	3757.8	290.3	765.9	0.0120	1.22	72.2	1.0	166.2
7-Feb-06	Sunny	2.8749	2.8814	1.22	1.22	3757.8	3758.8	291.0	768.5	0.0065	1.22	73.0	1.0	89.1
9-Feb-06	Sunny	2.8543	2.8639	1.21	1.21	3782.8	3783.8	293.3	770.8	0.0096	1.21	72.8	1.0	131.9
14-Feb-06	Rainy	2.8943	2.9119	1.21	1.21	3783.8	3784.8	293.0	764.4	0.0176	1.21	72.5	1.0	242.6
15-Feb-06	Sunny	2.8884	2.8936	1.21	1.21	3808.8	3809.8	293.1	763.0	0.0052	1.21	72.5	1.0	71.8
16-Feb-06	Cloudy	2.8864	2.8974	1.20	1.20	3809.8	3810.8	296.3	762.8	0.0110	1.20	72.1	1.0	152.6
21-Feb-06	Sunny	2.8851	2.8943	1.21	1.21	3834.8	3835.8	292.1	765.2	0.0092	1.21	72.7	1.0	126.6
22-Feb-06	Cloudy	2.8869	2.8929	1.21	1.21	3835.8	3836.8	293.6	765.3	0.0060	1.21	72.5	1.0	82.8
23-Feb-06	Cloudy	2.8809	2.8892	1.21	1.21	3836.8	3837.8	291.7	766.3	0.0083	1.21	72.8	1.0	114.1
27-Feb-06	Cloudy	2.8792	2.8826	1.21	1.21	3861.8	3862.8	290.3	764.2	0.0034	1.21	72.8	1.0	46.7
28-Feb-06	Rainy	2.8808	2.8847	1.22	1.22	3862.8	3863.8	288.8	764.6	0.0039	1.22	73.0	1.0	53.4
	_			<u> </u>	· · · · · · · · · · · · · · · · · · ·	<u> </u>		-				-	Min	46.7
													Max	242.6
													Average	111.0

#### 1-hr TSP Levels






Title Project Scale No. Route 8 (previously known as Route 9) between Cheung Sha Wan & Sha Tin N.T.S Contract HY/2003/02 - Eagle's Nest Tunnel and Associated Works Date Graphical Presentation of 1-hour TSP Impact Monitoring Feb 06 Results

MA3024 Appendix Ε



### 1-hr TSP Levels



Route 8 (previously known as Route 9) between Cheung Sha Wan & Sha Tin Contract HY/2003/02 - Eagle's Nest Tunnel and Associated Works Graphical Presentation of 1-hour TSP Impact Monitoring Results

Title

Scale Project No.

N.T.S MA3024

Date Appendix E

CINOTECH

APPENDIX F 24-HOUR TSP MONITORING RESULTS AND GRAPHICAL PRESENTATION

## **Appendix F - 24-hour TSP Monitoring Results**

#### Location AM1 - Po Leung Kuk Choi Kai Yau School

Date	Weather	Filter W	eight (g)	Flow Rate	e (m³/min.)	Elaps	se Time	Air	Atmospheric	Particulate	Av. flow	Total vol.	Sampling	Conc.
	Condition	Initial	Final	Initial	Final	Initial	Final	Temp. (K)	Pressure(Pa)	weight(g)	(m <sup>3</sup> /min)	(m <sup>3</sup> )	Time(hrs.)	(µg/m <sup>3</sup> )
2-Feb-06	Sunny	2.8573	2.9718	1.21	1.21	3773.0	3797.0	295.2	767.5	0.1145	1.21	1749.0	24.0	65.5
8-Feb-06	Sunny	2.8889	3.0785	1.23	1.23	3800.0	3823.9	290.9	771.0	0.1896	1.23	1757.8	23.9	107.9
14-Feb-06	Cloudy	2.8929	3.0844	1.22	1.22	3825.9	3849.9	293.3	764.3	0.1915	1.22	1751.7	24.0	109.3
20-Feb-06	Sunny	2.8696	2.9269	1.23	1.23	3851.9	3875.9	288.1	767.4	0.0573	1.23	1770.4	24.0	32.4
25-Feb-06	Cloudy	2.8915	3.1081	1.22	1.22	3878.9	3902.9	290.3	763.2	0.2166	1.22	1758.6	24.0	123.2
													Min	32.4
													Max	123.2
													Average	87.6


#### Location AM 3 - Garden Villa


Date	Weather	Filter W	eight (g)	Flow Rate	(m³/min.)	Elaps	se Time	Air	Atmospheric	Particulate	Av. flow	Total vol.	Sampling	Conc.
	Condition	Initial	Final	Initial	Final	Initial	Final	Temp. (K)	Pressure(Pa)	weight(g)	(m <sup>3</sup> /min)	(m <sup>3</sup> )	Time(hrs.)	(µg/m <sup>3</sup> )
2-Feb-06	Sunny	2.8786	3.0042	1.20	1.20	4119.1	4143.1	295.2	767.5	0.1256	1.20	1729.0	24.0	72.6
8-Feb-06	Sunny	2.8897	3.0967	1.21	1.21	4146.1	4170.1	290.9	771.0	0.2070	1.21	1745.7	24.0	118.6
14-Feb-06	Cloudy	2.8844	3.1287	1.18	1.18	4172.1	4196.1	293.0	764.4	0.2443	1.18	1702.4	24.0	143.5
20-Feb-06	Sunny	2.8980	3.0758	1.20	1.20	4198.1	4222.1	288.1	767.4	0.1778	1.20	1722.5	24.0	103.2
25-Feb-06	Cloudy	2.8493	3.1225	1.19	1.19	4225.1	4249.1	290.3	763.2	0.2732	1.19	1709.6	24.0	159.8
													Min	72.6
													Max	159.8
													Average	119.5

#### Location AM 4 - Government Quarters

Date	Weather	Filter W	eight (g)	Flow Rate	(m³/min.)	Elaps	se Time	Air	Atmospheric	Particulate	Av. flow	Total vol.	Sampling	Conc.
	Condition	Initial	Final	Initial	Final	Initial	Final	Temp. (K)	Pressure(Pa)	weight(g)	(m <sup>3</sup> /min)	(m <sup>3</sup> )	Time(hrs.)	(µg/m <sup>3</sup> )
2-Feb-06	Sunny	2.8325	2.9088	1.22	1.22	3731.8	3755.8	291.4	768.4	0.0763	1.22	1749.8	24.0	43.6
8-Feb-06	Sunny	2.9110	3.1037	1.22	1.22	3758.8	3782.8	290.9	771.0	0.1927	1.22	1753.9	24.0	109.9
14-Feb-06	Cloudy	2.8613	3.0683	1.21	1.21	3784.8	3808.8	293.3	764.3	0.2070	1.21	1739.8	24.0	119.0
20-Feb-06	Sunny	2.8751	3.0641	1.22	1.22	3810.8	3834.8	288.1	767.4	0.1890	1.22	1758.3	24.0	107.5
25-Feb-06	Cloudy	2.9007	3.0221	1.21	1.21	3837.8	3861.8	290.3	763.2	0.1214	1.21	1747.1	24.0	69.5
													Min	43.6
													Max	119.0
													Average	89.9

#### 24-hr TSP Levels





Route 8 (previously known as Route 9) between Cheung Sha Wan & Sha Tin Contract HY/2003/02 - Eagle's Nest Tunnel and Associated Works Graphical Presentation of 24-hour TSP Impact Monitoring Results


Title

Feb<sub>06</sub>

F

CINOTECH

### 24-hr TSP Levels



Title

Route 8 (previously known as Route 9) between Cheung Sha Wan & Sha Tin Contract HY/2003/02 - Eagle's Nest Tunnel and Associated Works

Graphical Presentation of 24-hour TSP Impact Monitoring Results

Scale N.T.S

Project No. MA3024

Appendix Feb 06

CINOTECH

APPENDIX G NOISE MONITORING RESULTS AND GRAPHICAL PRESENTATION

## Appendix G - Noise Monitoring Results

Location NM	1 - Po Le	ung Kuk Ch	oi Kai Y	au Scho	ol					
Date	Time	Weather		(A) (30- red Nois		Remarks				
			L <sub>eq</sub>	L <sub>10</sub>	L 90					
3-Feb-06	14:40	Sunny	62.8	64.0	60.5					
9-Feb-06	14:00	Sunny	67.8	69.5	64.5	_				
16-Feb-06   10:50   Cloudy   65.8   68.5   63.0										
23-Feb-06	13:40	Cloudy	68.5	72.5	63.0					

Location NM	5 - Villa (	Carlton						
						Unit: dB (A) (30-	-min)	
Date	Time	Weather	Measu	red Nois	e Level	Baseline Level	Construction Noise Level	Remarks
			L <sub>eq</sub>	L <sub>10</sub>	L 90	L <sub>eq</sub>	L <sub>eq</sub>	
3-Feb-06	16:30	Sunny	77.2	80.5	68.5		60.8	The major paige course
9-Feb-06	13:00	Sunny	78.9	82.0	76.0	77.1	74.2	The major noise source was identified as traffic
16-Feb-06	13:00	Cloudy	78.9	81.0	77.5	77.1	7/1/2 Maggurad < Racalina	noise from Tai Po Road.
23-Feb-06	11:20	Cloudy	78.7	78.2	67.0		73.6	noise noin rai Fo Road.

Location NM	6 - Gove	rnment Qua	rters								
Date	Time	Weather		(A) (30- red Nois		Remarks					
			L <sub>eq</sub>	L <sub>10</sub>	L 90						
3-Feb-06	15:45	Sunny	58.2	60.0	54.5						
9-Feb-06	14:30	Sunny	65.8	66.5	63.0						
16-Feb-06 11:30 Cloudy 64.3 66.0 61.5											
23-Feb-06	14:25	Cloudy	70.0	71.5	67.5						

Location NM	7 - Gard	en Vilia						
						Unit: dB (A) (30-	min)	
Date	Time	Weather	Measu	red Nois	e Level	Baseline Level	Construction Noise Level	Remarks
			L <sub>eq</sub>	L <sub>10</sub>	L 90	L <sub>eq</sub>	L <sub>eq</sub>	
3-Feb-06	14:15	Sunny	68.3	70.5	63.5		67.8	The exceedance on 16-
9-Feb-06	16:40	Sunny	67.3	69.5	64.0	59.0	66.6	Feb-06 was due to the
16-Feb-06	9:45	Cloudy	80.6	84.0	66.0	80.6	works by other	
23-Feb-06	9:05	Cloudy	67.2	70.0	61.5		66.5	contractors.

<sup>#</sup> Construction Noise Level (Leq) = Measured Noise Level (Leq) - Baseline Noise Level (Leq)

### Appendix G - Noise Monitoring Results

### Restricted Hours - 19:00 to 23:00 on normal weekdays

Location NM	5 - Villa	Carlton							
Dete	T:	\\/4b		dB	(A) (5-m	nin)	Baseline Level	Construction Noise Level	
Date	Time	Weather	L <sub>eq</sub>	L <sub>10</sub>	L 90	Average L <sub>eq</sub>	L <sub>eq</sub>	L <sub>eq</sub>	Remarks
	19:00		74.1	78.0	70.0				
3-Feb-06	19:05	Fine	74.3	78.0	70.0	74.3		74.3, Measured ≤ Baseline	
	19:10		74.4	78.0	70.0				
	19:15		73.1	78.0	70.0		1		
9-Feb-06	19:20	Fine	73.5	78.5	70.0	73.3		73.3, Measured ≤ Baseline	The median mains account
	19:25		73.2	78.0	70.0		75.8		The major noise source was identified as traffic
	19:05		73.7	76.5	70.0		75.0		noise from Tai Po Road.
16-Feb-06	19:10	Cloudy	73.2	76.0	70.0	73.3		73.3, Measured ≤ Baseline	noise nom rai Po Roau.
	19:15		73.1	76.0	70.5				
	19:00		73.7	78.5	68.5		]		
23-Feb-06	19:05	Cloudy	73.8	78.5	68.5	74		74.0, Measured ≤ Baseline	
	19:10		74.3	79.0	69.0				

Location NM	6 - Gove	rnment Quai	rters						
Dete	T:	\\/4b		dB	3 (A) (5-m	nin)	Baseline Level	Construction Noise Level	
Date	Time	Weather	L <sub>eq</sub>	L <sub>10</sub>	L 90	Average L <sub>eq</sub>	L <sub>eq</sub>	L <sub>eq</sub>	Remarks
	19:45		54.7	58.0	50.0				
3-Feb-06	19:50	Fine	54.3	58.0	50.0	54.4		54.4, Measured ≤ Baseline	
	19:55		54.3	58.0	50.0				
	19:50		53.0	58.0	50.0				
9-Feb-06	19:55	Fine	53.8	58.5	50.5	53.5		53.5, Measured ≤ Baseline	
	20:00		53.7	58.5	51.0		56.1		_
	19:45		55.2	59.0	51.0		30.1		-
19-Feb-06	19:50	Cloudy	55.3	59.0	51.0	55.4		55.4, Measured ≤ Baseline	
	19:55		55.7	59.5	51.5				
	19:45		55.7	58.0	51.0				
23-Feb-06	19:50	Cloudy	55.8	58.0	51.0	55.3		55.3, Measured ≤ Baseline	
	19:55		54.1	57.5	50.5				

Location NM	7 - Gard	en Villa							
Dete	T:	\\/a=4b==		dB	(A) (5-m	in)	Baseline Level	Construction Noise Level	
Date	Time	Weather	L <sub>eq</sub>	L <sub>10</sub>	L 90	Average L <sub>eq</sub>	L <sub>eq</sub>	L <sub>eq</sub>	Remarks
	19:10		58.1	60.5	52.5				
3-Feb-06	19:15	Fine	57.9	60.0	52.0	57.9		57.9, Measured ≤ Baseline	
	19:20		57.8	60.0	52.0				
	19:00		58.3	60.5	51.5				1
9-Feb-06	19:05	Fine	58.2	60.5	51.5	58.5		45.0	The major noise source
	19:10		59.0	60.5	52.5		58.3		was identified as traffic
	19:00		58.8	61.0	51.5		56.5		noise from Tai Po Road.
16-Feb-06	19:05	Cloudy	58.3	61.0	50.5	58.6		46.8	lioise iloili Tai Fo Road.
	19:10		58.8	60.5	52.0				
	19:00		58.7	60.5	54.0				1
23-Feb-06	19:05	Cloudy	58.2	60.0	53.5	58.5		45.0	
	19:10		58.5	60.5	54.0				

<sup>#</sup> Construction Noise Level (Leq) = Measured Noise Level (Leq) - Baseline Noise Level (Leq)

<sup>\*</sup>Bolded value indicated limit level exceedance

## Appendix G - Noise Monitoring Results

### Restricted Hours - 23:00 to 07:00 on normal weekdays


Location NM5 - Villa Carlton									
Data	T:	\\/ +	dB (A) (5-min)				Baseline Level	Construction Noise Level	
Date	Time	Weather	L <sub>eq</sub>	L <sub>10</sub>	L 90	Average L <sub>eq</sub>	L <sub>eq</sub>	L <sub>eq</sub>	Remarks
	23:00		72.1	78.5	69.0				
3-Feb-06	23:05	Fine	72.1	78.5	69.0	72.2		72.2, Measured ≤ Baseline	
	23:10		72.5	79.0	69.5				
	23:00		73.0	78.0	69.5				
9-Feb-06	23:05	Fine	73.2	78.0	69.5	73.3		73.3, Measured ≤ Baseline	The major noise source
	23:10		73.7	78.5	70.0		74.3		was identified as traffic
	23:05		73.7	77.0	70.0		74.5		noise from Tai Po Road.
19-Feb-06	23:10	Cloudy	73.8	77.0	70.0	73.8		73.8, Measured ≤ Baseline	noise nom rain o road.
	23:15		73.8	77.0	70.0				
	23:00		72.8	78.0	70.0				
23-Feb-06	23:05	Cloudy	73.5	78.0	70.0	73.2		73.2, Measured ≤ Baseline	
	23:10		73.4	78.0	70.5				


Location NM6 - Government Quarters									
Data	Time	Weather	dB (A) (5-min)				Baseline Level	Construction Noise Level	
Date			L <sub>eq</sub>	L <sub>10</sub>	L 90	Average L <sub>eq</sub>	L <sub>eq</sub>	L <sub>eq</sub>	Remarks
	23:25		51.7	56.0	49.0				
3-Feb-06	23:30	Fine	52.1	56.5	49.0	52.0		52.0, Measured ≤ Baseline	
	23:35		52.2	56.5	49.0				
	23:25		50.2	54.5	48.0				
9-Feb-06	23:30	Fine	50.5	55.0	48.0	50.4		50.4, Measured ≤ Baseline	
	23:35		50.5	55.0	48.5		52.8		_
	23:35		50.7	55.0	48.5		32.0		
16-Feb-06	23:40	Cloudy	51.4	55.5	48.5	51.3	5	51.3, Measured ≤ Baseline	
	23:45		51.7	56.0	49.0				
	23:25		51.2	55.0	47.5				
23-Feb-06	23:30	Cloudy	51.4	55.0	47.5	51.6		51.6, Measured ≤ Baseline	
	23:35		52.1	56.0	48.0				


Location NM7 - Garden Villa									
Date	Time	Weather	dB (A) (5-min)				Baseline Level	Construction Noise Level	
			L <sub>eq</sub>	L <sub>10</sub>	L 90	Average L <sub>eq</sub>	L <sub>eq</sub>	L <sub>eq</sub>	Remarks
	23:50		55.7	59.0	51.0				
3-Feb-06	23:55	Fine	55.3	59.5	51.0	55.4		55.4, Measured ≤ Baseline	
	0:00		55.3	59.0	51.0		55.6, 1		The major noise source was identified as traffic
	23:50	Fine	55.5	59.0	51.0	55.6			
9-Feb-06	23:55		55.5	59.0	51.0				
	0:00		55.8	59.5	51.0				
	23:55		55.8	55.8 59.0 51.0		J 50.5		noise from Tai Po Road.	
16-Feb-06	0:00	Cloudy	56.1	59.5	52.0	56.0	'	56.0, Measured ≤ Baseline	e
	0:05		56.1	59.5	51.5				
23-Feb-06	23:50	Cloudy	55.3	59.0	49.5	55.4		55.4, Measured ≤ Baseline	
	23:55		55.5	59.0	50.0				
	0:00		55.5	59.0	50.0				

<sup>#</sup> Construction Noise Level (Leq) = Measured Noise Level (Leq) - Baseline Noise Level (Leq)

<sup>\*</sup>Bolded value indicated limit level exceedance







\* Construction Noise Level = Measured Noise Level - Baseline Level (If the measured noise level is lower than the baseline level, the construction noise level will be taken as the meaured one)


Route 8 (previously known as Route 9) between Cheung Sha Wan & Sha Tin Contract HY/2003/02 - Eagle's Nest Tunnel and Associated Works

Graphical Presentation of Construction Noise Monitoring Results

COHSU	action noise	c icvci will be takei		
Scale		Project		
	N.T.S	No. MA3024		
Date	Feb 06	Appendix G		



#### **Noise Levels**




Title
Route 8 (previously known as Route 9) between Cheung Sha Wan & Sha Tin
Contract HY/2003/02 - Eagle's Nest Tunnel and Associated Works

Graphical Presentation of Construction Noise Monitoring Results


7	CONSTRUCTION HOISE IEVEL WIII DE LAKEI			
	Scale		Project	
		N.T.S	No. MA3024	
	Date		Appendix	
		Feb 06	G	





<sup>\*</sup> Construction Noise Level = Measured Noise Level - Baseline Level (If the measured noise level is lower than the baseline level, the construction noise level will be taken as the measured one)



#### Restricted Hours (23:00 to 07:00 ) - Noise Levels







\* Construction Noise Level = Measured Noise Level - Baseline Level (If the measured noise level is lower than the baseline level, the construction noise level will be taken as the measured one)

Title Route 8 (previously known as Route 9) between Cheung Sha Wan & Sha Tin Contract HY/2003/02 - Eagle's Nest Tunnel and Associated Works

Results

Graphical Presentation of Construction Noise Monitoring

Scale Project No. MA3024 N.T.S Date Appendix Feb 06 G



### APPENDIX H SUMMARY OF EXCEEDANCE

### **Summary of Exceedance Recorded in the Reporting Month**

- a) Exceedance Reports for 1-hr TSP (NIL)
- b) Exceedance Reports for 24-hr TSP (NIL)
- c) Exceedance Reports for Construction Noise
- One Limit Level exceedance was recorded on 16 February 2006.
- No Action Level exceedance was recorded in the reporting month.

Station No.	Parameter	Measured Level (Leq dB(A))	Baseline Level (Leq dB(A))	Construction Noise Level (Leq dB(A))	Action Level	Limit Level (Leq dB(A))	Level exceeded
NM7 (Garden Villa)	Construction Noise	80.6*	59.0	80.6	When one documented complaint is received	75.0	Limit

(a) Statement of exceedance(s)

Construction noise at NM7 (Garden Villa) exceeded the Limit level.

(b) Cause of exceedance(s)

During the noise measurement, the following observations were made:

- 1. Noise from concrete breaking works by the Contractor of another Project (R8-SHT) was identified as the major noise source.
- 2. Construction noise from R8-ENT Contractor and road traffic noise from Tai Po Road were also noted. However, they were insignificantly as compared to the noise from the breaking activities of R8-SHT.
- (c) Action required under the action plan

N/A

(d) Action taken under the action plan

N/A

(e) ET's conclusions and recommendations for mitigation

The exceedance was not due to the R8-ENT Project and no further action is required.

### APPENDIX I SITE AUDIT SUMMARY

### Weekly Site Inspection Record Summary

Inspection Information

Checklist Reference Number	60202-ENT
Date	2 February 2006 (Thru)
Time	0930 – 1130

Ref. No.	Non-Compliance	Related Item No.
7	None identified	-

Ref. No.	Remarks/Observations	Related Item No.
	A. Water Quality	
	No environmental deficiency was identified during the site inspection.	
	B. Air Quality	
	No environmental deficiency was identified during the site inspection.	
	C. Noise	
	No environmental deficiency was identified during the site inspection.	
	D. Waste / Chemical Management	
	No environmental deficiency was identified during the site inspection.	
	E. Permit / Licenses	
	No environmental deficiency was identified during the site inspection.	
	F. Others	
	The deficiencies identified during last audit (ref. 60125-ENT) on 25 January 2006 were rectified by the Contractor.	

	Name	Signature	Date
Recorded by	CM Cheung	MAN	03 February 2006
Checked by	Winniss Kong	wa	03 February 2006

CINOTECH MA3024 60202\_ENT

### Weekly Site Inspection Record Summary

**Inspection Information** 

Checklist Reference Number	60206-ENT
Date	6 February 2006 (Mon)
Time	1330 – 1530

_	Ref. No.	Non-Compliance	Related Item No.	
	_	None identified	-	

Ref. No.	Remarks/Observations	Related Item No.
	A. Water Quality	
	• No environmental deficiency was identified during the site inspection.	
	B. Air Quality	
60206E-01	Fugitive dust emission was observed during the excavation works at Portion	C2
	D4 near Administration Building. Immediate actions (water spray) were taken	
	by the Contractor during the audit session.	
	C. Noise	
	No environmental deficiency was identified during the site inspection.	
	D. Waste / Chemical Management	
60206E-02	Oil drums at BVS2 and Portion D4 (near subway) were not placed at bunded	E3i
	area. The Contractor was reminded to provide drip trays for the oil drums.	201
	T and the state of	
	E. Permit / Licenses	
	No environmental deficiency was identified during the site inspection.	
-		
	F. Others	
	• The deficiencies identified during last audit (ref. 60202-ENT) on 2 February	
	2006 were rectified by the Contractor.	, .

	Name	Signature	Date
Recorded by	KĶ Chan	1/4	8 February 2006
Checked by	Winniss Kong	Ens	8 February 2006

CINOTECH MA3024 60206\_ENT

### Weekly Site Inspection Record Summary

**Inspection Information** 

Checklist Reference Number	60216-ENT	
Date	16 February 2006 (Thu)	
Time	1330 – 1615	

Ref. No.	Non-Compliance	Related Item No.
_	None identified	-

Ref. No.	Remarks/Observations	Related Item No.
	A. Water Quality	
	No environmental deficiency was identified during the site inspection.	*
	B. Air Quality	C2
60216E-01	Fugitive dust emission was observed from the drilling works at Portion I1	C2
	(South Portal). The Contractor was reminded to implement sufficient dust	
	mitigation measures during the dust emissive works.	
	C. Noise	
	No environmental deficiency was identified during the site inspection.	
	D. Waste / Chemical Management	
60216E-02	Oil stain was observed at Portion D4 near the Administration Building.	E12
0021015-02	• On stain was observed at 1 ortion D4 hear the Administration building.	
	E. Permit/Licenses	
60216E-03	Copy of the Environmental Permit was not posted at the site exit of Ventilation	F1
	Adit.	_
		-
	F. Others	
	• The deficiencies identified during last audit (ref. 60206-ENT) on 6 February	
	2006 were rectified by the Contractor.	

	Name	Signature	Date
Recorded by	KK Chan	116	17 February 2006
Checked by	Alex Ngai	9/VX	17 February 2006

CINOTECH MA3024 60216 ENT

### Weekly Site Inspection Record Summary

**Inspection Information** 

Checklist Reference Number	60223-ENT
Date	23 February 2006 (Thu)
Time	1330 – 1550

Ref. No.	Non-Compliance	Related Item No.	
_	None identified	-	

Ref. No.	Remarks/Observations	Related Item No.
	<ul><li>A. Water Quality</li><li>No environmental deficiency was identified during the site inspection.</li></ul>	
60216E-02	<ul> <li>B. Air Quality</li> <li>Open stockpile was observed in site at Toll Plaza (Portion D4). It should be covered by imperious sheeting if idled or spayed with water.</li> </ul>	C2
	<ul><li>C. Noise</li><li>No environmental deficiency was identified during the site inspection.</li></ul>	
60223E-01	<ul> <li>D. Waste / Chemical Management</li> <li>Oil stain was observed in site at Mui Kong Tsuen near AquaSed.</li> </ul>	E12
	<ul><li>E. Permit / Licenses</li><li>No environmental deficiency was identified during the site inspection.</li></ul>	
	<ul> <li>F. Others</li> <li>The deficiencies identified during last audit (ref. 60223-ENT) on 23 February 2006 were rectified by the Contractor.</li> </ul>	

	Name	Signature	Date
Recorded by	Tommy Ho	Tu	23 February 2006
Checked by	KK Chan	1//	23 February 2006
		//-	

CINOTECH MA3024 60223\_ENT

### APPENDIX J EVENT ACTION PLANS

# **Appendix J - Event Action Plans**

# Event/Action Plan for Air Quality

EVENT	ACTION				
EVENT	ET	IEC	ER	Contractor	
ACTION LEVEL					
1. Exceedance for one	1. Identify source	1. Check monitoring data submitted by ET	1. Notify Contractor	Rectify any unacceptable practice	
sample	2. Inform ER & IEC	2. Check Contractor's working methods	2. Check monitoring data and Contractor's	2. Amend working methods if	
	3. Repeat measurement to confirm finding		working methods	appropriate	
	4. Increase monitoring frequency to daily				
2. Exceedance for two or	1. Identify source	1. Checking monitoring data submitted by	1. Confirm receipt of notification of failure	Submit proposals for remedial	
more consecutive samples	2. Inform ER & IEC	ET	in writing	actions to ER within 3 working days	
	3. Repeat measurement to confirm findings	2. Check Contractor's working methods	2. Notify Contractor	of notification	
	4. Increase monitoring frequency to daily	3. Discuss with ET and Contractor on	3. Check Contractor's working methods	2. Implement the agreed proposals	
	5. Discuss with ER & for remedial actions	possible remedial measure	4. Discuss with ET, IEC and Contractor on	3. Amend proposal if appropriate	
	required	4. Advise the ER & ET on the	proposed remedial actions		
	6. If exceedance continues, arrange	effectiveness of the proposed remedial	5. Ensure remedial actions properly		
	meeting with ER & IEC	measures	implemented		
	7. If exceedance stops, cease additional	5. Supervise the implementation of the			
	monitoring	remedial measures			
LIMIT LEVEL					
1. Exceedance for one	1. Identify source	1. Checking monitoring data submitted by	1. Confirm receipt of notification of failure	1. Take immediate action to avoid	
sample	2. Inform ER & IEC and EPD	ET	in writing	further exceedance	
	3. Repeat measurement to confirm finding	2. Check Contractor's working methods	2. Notify Contractor	2. Submit proposals for remedial	
	4. Increase monitoring frequency to daily	3. Discuss with ET and Contractor on	3. Check Contractor's working methods	actions to ER within 3 working days	
	5. Assess effectiveness of Contractor's	possible remedial measure	4. Discuss with ET, IEC and Contractor on	of notification	

EVENT	ACTION				
EVENI	ET	IEC	ER	Contractor	
	remedial actions and keep EPD and ER &	4. Advise the ER & ET on the	proposed remedial actions	3. Implement the agreed proposals	
	IEC informed of the results	effectiveness of the proposed remedial	5. Ensure remedial actions properly	4. Amend proposal if appropriate	
		measures	implemented		
		5. Supervise the implementation of the			
		remedial measures			
2. Exceedance for two or	1. Identify source	1. Checking monitoring data submitted by	1. Confirm receipt of notification of failure	1. Take immediate action to avoid	
more consecutive samples	2. Inform ER, IEC, Contractor and EPD	ET	in writing	further exceedance	
	the cause & actions taken for the	2. Discuss amongst ER, ET and Contractor	2. Notify Contractor	2. Submit proposals for remedial	
	exceedances	on possible remedial measures	3. Carry out analysis of Contractor's	actions to IEC, ER within 3 working	
	3. Repeat measurement to confirm findings	3. Review Contractor's remedial measures	working procedures to determine possible	days of notification	
	4. Increase monitoring frequency to daily	whenever necessary to ensure their	mitigation to be implemented	3. Implement the agreed proposals	
	5. Investigate the causes of exceedance	effectiveness and advise the ER	4. Discuss amongst ET, IEC and the	4. Resubmit proposals if problem	
	6. Carry out analysis of contractor's	accordingly	Contractor on proposed remedial actions	still not under control	
	working procedures to determine possible	4. Supervise the implementation of the	5. In consultation with IEC, agree with the	5. Stop the relevant portion of works	
	mitigation to be implemented.	remedial measures	contractor remedial measures to be	as determined by the ER until the	
	7. Arrange meeting with EPD, IEC and ER		implemented	exceedance is abated	
	to discuss the remedial actions to be taken		6. Ensure remedial measure are properly		
	8. Assess effectiveness of Contractor's		implemented		
	remedial actions and keep EPD and ER &		7. If exceedance continues, consider what		
	IEC informed of the results		portion of the work is responsible and		
	9. If exceedance stops, cease additional		instruct the Contractor to stop that portion		
	monitoring		of work until the exceedance is abated		

### Event/Action Plan for Construction Noise

Exceedance		ACTIO	N	
Exceedance	ET	.IEC	ER	Contractor
Action Level	1. Discuss with the IEC and ER and seek to	1. Review the analyzed results submitted	1. Confirm receipt of notification of	Submit proposals for remedial
	identify potential noise source	by the ET	complaint and notify Contractor	actions to ER within three working
			immediately	days of notification
	2. Undertake noise measurement to	2. Review the proposed remedial measures	2. Check monitoring data trends and	2. Amend proposals if required by
	confirm the validity of complaint	by the Contractor and advise the ER & ET	Contractor's working methods	the Engineer
		accordingly		
	3. Inform ER&IEC in writing	3. Supervise the implementation of	3. Remind the Contractor of his contractual	3. Implement the remedial actions
	Discuss remedial actions required with	remedial measures	obligations and discuss with ET, IEC and	immediately upon instruction
	ER&IEC if an exceedance is recorded		Contractor on proposed remedial actions	
	4. Increase monitoring frequency to		4. Assess the efficacy of remedial actions	4. Liaise with the ER to optimize the
	demonstrate efficacy of remedial measures		and keep the Contractor informed	effectiveness of the agreed
				mitigation
	5. If exceedance continues, meet with		5. Inform complainant of actions taken	5. Amend proposal if appropriate
	ER&IEC to review implementation of			
	appropriate mitigation measures.			
	6. If exceedance stops, cease additional			
	monitoring			

Г		ACTIO	N	
Exceedance	ET	IEC	ER	Contractor
Limit Level	Repeat measurement to confirm findings	1. Check monitoring data submitted by ET	1. Confirm receipt of notification of	1. Take immediate action to avoid
			exceedance and notify Contractor	further exceedance
	2. Investigate the cause of the exceedance	2. Review Contractor's remedial actions to	2. Check monitoring data trends and	2. Submit proposals for remedial
	and identify the main source(s) of impact	assure their effectiveness and advise the	Contractor's working methods	actions to ER immediately not more
		ER &ET accordingly		than 3 working days of notification
	3. Inform ER&IEC and EPD in writing	3. Supervise the implementation of the	3. Discuss with ET, IEC and Contractor on	3. Amend proposals if required by
		remedial measures	proposed remedial actions to be	the ER
			implemented	
	4. Discuss remedial actions required with		4. Assess the efficacy of remedial actions	4. Implement remedial actions
	ER&IEC		and keep the Contractor informed	immediately upon instruction
	5. Increase monitoring frequency to		5. If exceedance continuous, consider what	5. Liaise with the ER to optimize the
	demonstrate efficacy of remedial measures		portion of the work is responsible and	effectiveness of the agreed
			instruct the Contractor to stop that portion	mitigation
			of work until the exceedance is aborted	
	6. Assess efficacy of remedial actions and			6. Resubmit proposals if problem
	keep ER & IEC informed of the results			still not under control
	7. If exceedance continues, meet with			7. Stop the relevant portion of works
	ER&IEC to identify appropriate mitigation			as determined by the ER until the
	measures			exceedance is aborted
	8. If exceedance stops, cease additional			
	monitoring			

APPENDIX K ENVIRONMENTAL MITIGATION IMPLEMENTATION SCHEDULE (EMIS)

Appendix K - Summary of Environmental Mitigation Implementation Schedule

Types of Impacts	Mitigation Measures	Status
	<ul> <li>Any stockpile of dusty materials or stockpile of dusty material should be covered entirely by impervious sheeting or sprayed with water so as to maintain the entire surface wet.</li> </ul>	^
	<ul> <li>A stockpile of dusty materials should not extend beyond the pedestrian barriers, fencing or traffic cones.</li> </ul>	^
	Vehicle washing facilities should be provided at every exit point.	٨
	• The area where vehicle washing takes place and the section of the road between the washing facilities and the exit point should be paved with concrete, bituminous materials or hardcores.	۸
	• Where a site boundary adjoins a road, street, service lane or other area accessible to the public, hoarding of not less than 2.4m high from ground level should be provided along the entire length of that portion of the site boundary except for a site entrance or exit.	^
Construction Dust	• Every main haul road should be sprayed with water or a dust suppression chemical so as to maintain the entire road surface wet.	٨
Dust	• The portion of any road leading only to a construction site that is within 30m of a discernible or designated vehicle entrance or exit should be kept clear of dusty materials.	^
	• Any stockpile of dusty materials should be either covered entirely be impervious sheeting, placed in an area sheltered on the top and the 3 sides or sprayed with water or a dust suppression chemical so as to maintain the entire surface wet.	٨
	<ul> <li>All dusty materials should be sprayed with water or a dust suppression chemical immediately prior to any loading, unloading or transfer operation so as to maintain the dusty materials wet.</li> </ul>	٨
	<ul> <li>Every vehicle should be washed to remove any dusty materials from its body and wheels immediately before leaving a construction site.</li> </ul>	٨
	• The working area of any excavation should be sprayed with water or a dust suppression chemical immediately before, during and immediately after the operation so as to maintain the entire surface wet.	^
Construction Noise	<ul> <li>Only well-maintained plant should be operated on –site and plant should be serviced regularly during the construction works.</li> </ul>	٨
	• Machines and plant that may be in intermittent use should be shut down between work periods or should be throttled down to a minimum.	٨
	<ul> <li>Plant know to emit noise strongly in one direction, should where possible, be orientated to direct noise away from the NSRS.</li> </ul>	٨
	Mobile plant should be sited as far away from NSRs as possible.	^
	<ul> <li>Material stockpiles and other structures should be effectively utilised, where practicable, to screen noise from on-site construction activities.</li> </ul>	^
	Use quite plant and Working Method	^
	Reduce the number of plant operating in critical areas close NSRs.	^

Types of Impacts	Mitigation Measures	Status
	Construct temporary and movable noise barriers	^
Water Quality	Construction Runoff and Drainage	
	<ul> <li>Use of sediment traps and the adequate maintenance of drainage systems to prevent flooding and overflow.</li> </ul>	^
	Boundaries of critical areas of earthworks should be marked and surrounded by dykes or embankments for flood protection.  Temporary ditches should be provided to facilities runoff discharge into the appropriate watercourses, via a silt retention pond. Permanent drainage channels should incorporate sediment basins or traps and baffles to enhance deposition rates.	^
	<ul> <li>All temporary and permanent drainage pipes and culverts provided to facilitate runoff discharge should be adequately designed for the controlled release of storm flows. All sediment traps should be regularly cleaned and maintained. The temporarily diverted drainage should be reinstated to its original condition when the construction works has finished or the temporary diversion is no longer required</li> </ul>	^
	<ul> <li>Sand silt in the wash water from the wheel washing facilities, which ensure no earth, mud and debris is deposited on roads, should be settled out the removed before discharging into storm drains. A section of the road between the wheel washing bay and the public road should be paved with backfill to prevent wash water or other site runoff form entering public road drains.</li> </ul>	^
	<ul> <li>Oil interceptors should be provided in the drainage system and regularly emptied to prevent the release of oils and grease into the storm water drainage system after accidental spillage. The interceptor should have a bypass to prevent flushing during periods of heavy rain.</li> </ul>	^
	<ul> <li>Catchpits and perimeter channels shall be constructed in advance of site formation works and earthworks.</li> </ul>	^
	• Silt removal facilities, channels and manholes shall be suitably maintained with the deposited silt and grit being removed at least once a week, and at the onset of and after each rainstorm to ensure that these facilities are functioning properly at all times.	^
	<ul> <li>Earthworks final surfaces shall be well compacted and the subsequent permanent work or surface protection shall be carried out immediately after the final surfaces are formed to prevent erosion caused by rainstorms. Appropriate intercepting channels shall be provided along the site boundary or at the locations agreed with the ET Leader. Rainwater pumped out from trenches or foundation excavations shall be discharged into silt removal facilities before discharge into storm drains.</li> </ul>	^
	<ul> <li>All generators, fuel and oil storage shall be within bunded areas. Drainage from the areas shall be connected to storm drains via a petrol interceptor.</li> </ul>	۸
	Tunnelling Work	
	<ul> <li>Temporary open storage of excavated materials should be covered with tarpaulin or similar fabric during rainstorms. Any washout of construction or excavated materials form the drill and blast tunnelling work should be diverted to the drainage system via appropriate sediment traps.</li> </ul>	^
	<ul> <li>Ground water pumped out of tunnels should be discharged into the drainage channels which incorporated sediment traps to enhance deposition rates and to remove silt.</li> </ul>	^

Types of Impacts	Mitigation Measures	Status
	• Spend grouts used in diaphragm wall construction should be collected in a separate slurry collection system, reconditioned and reused wherever practicable. The disposal of used grouting materials will only be permitted if it is treated to the TM standards before discharge to the storm drains or disposal to landfill.	N/A
	General Construction Activities	
	<ul> <li>Debris and rubbish on site should be collected, handled and disposed of properly to avoid entering the water column and cause water quality impacts.</li> </ul>	^
	• All fuel tanks and storage areas will be provided with locks and be located on sealed areas (within bunds of a capacity equal to 110% of the storage capacity of the largest tank or 20% by volume of the fuel stored in that areas, whichever in the greatest).	^
	Sewage Effluent	
	<ul> <li>Construction work force sewage discharges form fixed toilet facilities on-site should be connected to the nearby existing trunk sewer wherever feasible. However, for areas where existing trunk sewer is not available, it is recommended that appropriate and adequate on site portable chemical toilets should be provided by a licensed contractor who will be responsible for appropriate disposal and maintenance of these facilities.</li> </ul>	^
	• It is considered that sewage discharges could also be treated by on-site septic tanks and soakaway. Minimum clearance away form streams and catchments and other requirements for the proposed septic tank and soakaway should be referred to EPD's Practice Note for Professional Persons, Drainage Plans.	N/A
Waste	General	
	<ul> <li>Training and instruction shall be given at a site to construction staff to increase awareness and draw attention to waste management issues and the need to minimise waste generation. The training requirement shall be included in the site waste management plan.</li> </ul>	^
	Storage, Collection and Transportation of Waste	
	<ul> <li>Wastes shall be handled and stored in a manner to ensure that they are held securely without loss or leakage.</li> </ul>	^
	<ul> <li>Authorised or licensed waste hauliers shall be used and they shall only collect wastes prescribed by their permits.</li> </ul>	^
	Waste shall be removed on a daily basis.	^
	<ul> <li>Waste storage area shall be maintained and cleaned on a daily basis.</li> </ul>	^
	<ul> <li>Windblown litter and dust during transportation shall be minimised by either covering trucks or transporting wastes in enclosed containers.</li> </ul>	^
	<ul> <li>Obtain necessary waste disposal permits from the appropriate authorities if they are required.</li> </ul>	^
	<ul> <li>Wastes shall be disposed of at licensed waste disposal facilities.</li> </ul>	^
	<ul> <li>Develop procedure such as ticketing system to facilitate tracking of loads, particularly for chemical waste, and to ensure that illegal disposal of wastes does not occur.</li> </ul>	^
	<ul> <li>Maintain records of the quantities of wastes generated, recycled and disposed.</li> </ul>	^


Impacts	Mitigation Measures	Status
•	Surplus Excavated Materials	I.
	• Due to the high risk of loose material being washed into the existing nullah, stockpile materials should be properly compacted and covered from water erosion and located at least 10m away from the nullah wall.	^
	Construction and Demolition (C&D) Waste	
	<ul> <li>Careful design, planning and good site management shall be adopted to minimise over-ordering and generation of waste materials such as concrete grouts.</li> </ul>	^
	• The handling and disposal of bentonite slurries shall be undertaken in accordance with Practice Note for Professional Persons – Construction Site Drainage (ProPECC PN 1/94) on construction site drainage.	N/A
	• Construction and demolition (C&D) material shall be segregated to inert and non-inert parts. The inert portion shall re-used at areas of reclamation or land formation, or to public filling area shall such allocation is deemed necessary. The non-inert portion shall be disposed of to landfill.	^
	Chemical Waste	
	• Chemical waste that is produce during construction shall be handled in accordance with the Code of Practice on the Packaging, Handling and Storage of Chemical Wastes.	^
	<ul> <li>Containers used for the storage of chemical wastes should:</li> <li>a. Be suitable for the substance they are holding, resistant to corrosion, maintained in a good condition, and securely closed;</li> <li>b. Have a capacity of less than 450 litres unless the specifications have been approved by the EPD;</li> <li>c. Display a label in English and Chinese in accordance with instructions prescribed in Schedule 2 of the Chemical Waste Regulations.</li> </ul>	^
	<ul> <li>The storage area for chemical wastes should:</li> <li>a. Be clearly labelled and used solely for the storage of chemical waste;</li> <li>b. Be enclosed on at least 3 sides;</li> </ul>	
	<ul> <li>c. Have an impermeable floor and bunding of capacity to accommodate 110% of the volume of the largest container or 20% by volume of the chemical waste stored in the area, whichever is largest;</li> <li>d. Have adequate ventilation;</li> </ul>	٨
	<ul><li>e. Be covered to prevent rainfall entering (water collected within the bund must be tested and disposed as chemical waste if necessary);</li><li>f. Be arranged so that incompatible materials are adequately separated.</li></ul>	
	<ul> <li>Disposal of chemical waste shall be via a licensed waste collector; and to a facility licensed to receive chemical waste; or a reuser of the waste (under approval from EPD).</li> </ul>	^

Types of Impacts	Mitigation Measures	Status
	General Refuse	
	• General refuse generated on-site shall be stored in enclosed bins or compaction unit separate from C&D and chemical wastes. A reputable waste collector shall be employed by the contractor to remove general refuse from the site, separately from C&D and chemical wastes, on a daily for every second day basis to minimise odour, pest and litter impacts. The burning of refuse on construction sites is prohibited by law.	۸
	Reusable rather than disposable dishware shall be used if feasible.	^
	<ul> <li>A sediment barrier shall be erected to minimize stream sedimentation at downstream of the project boundary of the Toll Plaza.</li> </ul>	N/A
	<ul> <li>Conduct a tree survey before commencement of the construction work.</li> </ul>	^
Ecology	<ul> <li>All measures recommended in the approved landscape proposals under Condition 2.4 in EP above shall be fully implemented in accordance with the details and time schedule set out in the submission.</li> </ul>	N/A
	<ul> <li>Loss of the adjacent woodland due to temporary land take shall be returned to the original status immediately.</li> <li>Wild and uncontrolled fire shall be strictly prohibited</li> </ul>	N/A
	• Fences shall be erected along the boundary of the construction sites at the Toll Plaza before commencement of works, to prevent tipping, vehicle movements, and encroachment of personnel onto adjacent wooded areas.	N/A
	<ul> <li>Landscape mitigation measure 1 (LMM1) – Construction programming and management. The periphery of the works areas at street level shall be managed so that they do not appear cluttered, untidy and unattractive and inconvenient to pedestrians. For example, all hoarding shall be colorfully designed with interesting motifs demonstrating the work of Highways Department. Hoardings with bland colours shall be avoided.</li> </ul>	۸
Landscape and Visual Impact	• Landscape mitigation measure 2 (LMM2) – Advanced planting and erosion control works. Where possible, the transplantation of existing valuable trees, the stockpiling of topsoil, new planting and erosion control works shall be carried out as early as possible in the construction period instead of at the end. This will assist in maximizing the time for carrying out transplantation and new planting, resulting in a higher success rate for the survival of transplantation and new planting, resulting in a higher success rate for the survival of transplanted trees and the establishment of new screen trees. The stockpiling of topsoil will provide an abundant use of on-site material for growing media. During detailed design, the issue of stockpiling of topsoil in a manner that would avoid washing into the drainage scheme should be examined comprehensively.	۸
	Measurement of vibration would also be carried out on a need basis during the piling work	^

Remarks:  $\wedge$ N/A

Compliance of mitigation measure; Not Applicable; Non-compliance of mitigation measure; Non-compliance but rectified by the contractor X

# APPENDIX L CONSTRUCTION PROGRAMME



Act.	Activity	Orig		Early		DWP %				DEC 27	JAN 28	FEB 29		MAR 30	APR 31	MAY 32	JU
ID	Description	Dur	Start	Finish	Compl.	Compl.	Dur	Float	arly Finis	12 19 26	2 9 16 23	30 6 13	20 2	7 6 13 20 27 3	10 17 24	1 8 15 22 2	29 5
SEM IN	TERFACE WITH SHT & T3														ļ		
SHT RC	FULL ENCLOSURE																
2473	Apprv.for Det.Engineering of Encl.Vent.Fans	12	07JUL04A	28FEB06	99	100	8	44	-648					<b>Þ</b>	ļ		
													_				
	ERPASS														ļ		
2481	Apprv.for Det.Engineering of T3 Underpass	12	07JUL04A	28FEB06	99	100	8	44	-648				┯		ļ		
AI CH	I KOK VIADUCT	_															
	ACT DEFINED DATES, STAGES & SECTIONS														ļ		
	N ACCESS & VACATION	,													ļ		
	Access to Portions - M1	0	28APR06		0	0	0	10	0				1		•		
ACO_IVIT	Access to Fortions - IVII		20AF 100			0	0	10	0						Û		
ACS_M2	Access to Portions - M2	0	28APR06		0	0	0	10	0						<b>•</b>		
															Û		
ACS_M3	Access to Portions - M3	0	28APR06		0	0	0	212	0				1		$\Diamond$		
	TALO A ADDOCALO																
	TALS & APPROVALS														ļ		
	QPT./MTRL.APPROVALS BY ENGINEER	1			T										ļ		
8314	LCKVd-App.Enclosure Lgt sys (incl Excision NEs)	18	05AUG04A	11MAR06	80	100	18	4	-156				Т				
8318	LCKVd-App. Elect Power sys (incl Excision NEs)	18	07DEC04A	11MAR06	80	100	18	-24	-156								
															ļ		
PROCU	REMENT - MATERIAL														ļ		
8320	LCKVd-Proc & Manuf. Elect Power sys (incl Excisi	180	20MAY05A	12JUN06	65	70	90	-24	-48								
													Ī,				
8315	LCKVd-Proc & Manuf. Encl. Lgt sys (incl Excision	180	20JAN06A	18JUL06	20		80	-18	-78								
NTERE	ACE MILESTONES																
	ADUCT NOISE ENCLOSURES 2&3 [CONTRACT]														ļ		
	LckVd-E&M Access for cabling to Noise Encl. 2&3	0	28APR06		0	0	0	120	0				1		$\Diamond$		
0754	ECRYU-EGIVI Access for cabiling to Noise Eriol. 203		20AI 1100					120							),		
6735	LckVd-E&M Access to Noise Encl. 2 & 3 Struct	0	28APR06		0	0	0	6	0						•		
																-	
	ADUCT NOISE ENCLOSURE 1 (Sec 15, Excision)														^		
8338	LckVd NE1 (Exc)-E&M Access for cabling frm E SPB	0	28APR06		0	0	0	126	0						$\Diamond$		
8330	LckVd NE1 (Exc) -E&M Access to N. Encl Struct	0	28APR06		0	0	0	60	0						$\Diamond$		
0339	LEGA TALT (LXC) -LXIVI ACCESS TO IN. LITCH STRUCT		20AF 1100					00	٠						Ŷ		
CONST	RUCTION WORKS																
	ADUCT NOISE ENCLOSURES 2&3 (Contract)														ļ		
	LckVd NE2&3 & But'fly Valley-Elect Works 1st Fix	72	28APR06	25JUL06	0	0	72	6	0				4				
6737																	

Act.	Activity	Orig	Early	Early Finish		DWP %						AN 28	FE 29		MAR 30	APR 31	MAY 32	JUN
ID	Description	Dur	Start	FINISN	Compi.	Compl.	Dur	rioat	any Finis	12  19  26	2 9	16 23 3	0 6 13	3 20 2	7 6 13 20 27	3 10 17 24 1	8 15 22 2	9 5
	RFLY VALLEY																	
ONTR	ACT KEY DATES & MILESTONES																	
REA A	ACCESS & VACATION DATES																	
VCT_X	Release of Portions - X	0		22APR06	0	100	0	777	-258							$\Diamond$		
ONST	RUCTION WORKS																	
ARTH	WORKS & SLOPEWORKS																	
LOPE :	SP-S2 & SP-S3																	
	TABILISATION (SOIL NAILS, ROCK BOLTS ETC)																	
1110	SP-S2/S3 Inst.Soil Nails & Test (97nr.w/3rig)	18 0	8SEP05A	10MAR06	0	100	17	61	-479									
3798	SP-S2/S3 hydro-seeding & tensar mat	24 1	11MAR06	08APR06	0	100	24	188	-479									
														_				1
LOPE I																		
	ION (SOFT & ROCK)	00 0	FOEDOE A	0055500	00	400		450	0.40	•••••								
2692	BV-S2/9 (South)Slope excvtn (rock & some soft)	83 0	5SEP05A	28FEB06	80	100	8	-153	-240		<u> </u>							
2605	BV-S2/10 (South)Slope excvtn (rock & some soft)	22 2	20FEB06	16MAR06	0	100	22	-153	-221									
2000	DV-02/10 (Godin)Glope exevin (rock & some son)		ZOI LDOO	TOWNATOO		100	22	100	-221					T				
SLOPE ST	TABILISATION (SOIL NAILS,ROCK BOLTS ETC)					ļ	1											+
2694	BV-S2/9 Inst.Rock bolts&Test (4nr.w/1.rig) D6/8	5 0	1DEC05A	24FEB06	60	100	5	-153	-239	***************************************								
2691	BV-S2/8 Inst.Rock bolts & Test (60nr.w/3.rig)	22 0	01MAR06	25MAR06	0	100	22	175	-341									
2696	BV-S2/10 Row B3 Soil Nails & Test 39nr.w/2.rig	11 0	06MAR06	17MAR06	0	100	11	-153	-221									
JVDDO 6	 EEDING & TENSAR MAT													-				+-
	BV-S2 Berm 8 hydro-seeding & tensar mat	12 2	0NOV05A	04MAR06	30	100	12	217	-225									
0000	BV 62 Bern 6 Hydro seeding & tensar mat	'	0110 100/1	04111111100	00	100	12		220									
3811	BV-S2 Berm 9 hydro-seeding & tensar mat	12 2	27MAR06	10APR06	0	100	12	175	-241									
	a de la companya de l																	
3812	BV-S2 Berm 10 hydro-seeding & tensar mat	12 1	11APR06	27APR06	0	100	12	175	-226									
	DRAINAGE	14415		0.4144.000		100	10								<del>~</del>			
3694	BV-S2 Berm 7 Surface drainage	14   2	5APR05A	04MAR06	20	100	12	661	-334						<b>81</b>			
2605	DV S2 Borm 9 Surface drainess	14 0	0NIO\/05 ^	04MAR06	FO	100	10	177	-237	······		•						
3095	BV-S2 Berm 8 Surface drainage	14 2	8NOV05A	U4IVIAKUb	50	100	12	177	-231	••••		***************	**************	********	<u> </u>			
3696	BV-S2 Berm 9 Surface drainage	14 0	06MAR06	21MAR06	0	100	14	177	-237									
0000	5. 52 50m 6 Ganado Graniago	'   '	, CIVII (1 (OO	= 11VI/AIXOU		130	'-	'''	201									
3697	BV-S2 Berm 10 Surface drainage	14 2	22MAR06	07APR06	0	100	14	177	-224									
										<u></u>								L
LOPE I	BV-S3																	
	EEDING & TENSAR MAT																	
3806	BV-S3 hydro-seeding & tensarmat to +41.0mPD	60 2	4DEC05A	27JAN06A	100	100	0		-281		<b>—</b>							


Act.	Activity	Orig Earl	,	%	DWP %	Rem	Total	Variance	DEC 27	JAN 28		EB 29	MAR 30		APR 31	MAY 32	JU
ID	Description	Dur Star	Finish	Compl	. Compl.	Dur	Float	arly Finis	12 19 26	2 9 16 2	3 30 6	13 20 2	7 6 13 2	20 27 3	10 17 24	32 1 8 15 22 2	29 5
	EDING & TENSAR MAT	1 1	1														
3913	BV-S3 hydro-seeding & tensarmat to +56.0mPD	24 24DEC	05A 04MAR0	6 0	100	12	217	-244									
	DRAINAGE				T		T										
1984	BV-S3 Slope Surface Drainage +56.0mPD	35 13JAN	06A 24JAN06	A 100	100	0		-241									
LOPE E	sV-S4																
SLOPE ST.	ABILISATION (SOIL NAILS,ROCK BOLTS ETC)																
2352	BV-S4/4b Row A2/A3 Soil Nail & Test 28nr.w/2rig	13 11AUG	05A 04MAR0	60	100	12	64	-524									
	-																
SLOPE FIN	IISHES						•										
1139	11NW&434 BV-S4/1-2-3bcd-4b Hydro-seed/Tensarmat	18 20FEE	06 11MAR	6 0	100	18	58	-437									
	•																
2380	BV-S4/3a-4a & 5 hydro-seeding & tensarmat	12 13MAF	06 25MAR	6 0	100	12	58	-409									
				-	1												
SURFACE	DRAINAGE	1 1		1	1	1	1	1									
3705	BV-S4/3 Surface Drainage	8 17MAR	05A 21JAN06	A 100	100	0		-506									
0.00	2. C. We Cumado 2. amage		2107 101														
3706	BV-S4/4 Surface Drainage	12 20DEC	05A 11MAR	6 0	100	18	64	-429									
3700	DV-04/4 Outlace Drainage	12 20000	JOA THINAIRC		100	10	04	-723									
	PD 04						1										
SLOPE S									1	l .							
SURFACE	DRAINAGE	T = T ==				T							1				
SURFACE		7 06JUL	14A 27FEB0	6 40	100	7	222	-462					]				
3711	DRAINAGE Sp-S1/4 Surface Drainage	7 06JUL	14A 27FEB0	6 40	100	7	222	-462	_				]				
3711	DRAINAGE	7 06JUL	4A 27FEB0	6 40	100	7	222	-462					]				
3711 C STR	DRAINAGE Sp-S1/4 Surface Drainage  JCTURES	7 06JUL	27FEB0	6 40	100	7	222	-462					]				
3711 C STR	DRAINAGE Sp-S1/4 Surface Drainage  JCTURES NG WALL BV-R1	7 06JUL	27FEB0	6 40	100	7	222	-462					]				
3711  C STRI  RETAINI  CONCRET	DRAINAGE Sp-S1/4 Surface Drainage  JCTURES NG WALL BV-R1 E WORKS												]				
3711  C STRI  RETAINI  CONCRET	DRAINAGE Sp-S1/4 Surface Drainage  JCTURES NG WALL BV-R1	7 06JUL			100	7	-22	-462									
3711 C STRICETAINICONCRET	DRAINAGE Sp-S1/4 Surface Drainage  JCTURES NG WALL BV-R1 E WORKS BV-R1(A) RC Base Slab ch.2+060	18 06JAN	06A 28FEB0	6 75	100	8	-22	-222									
3711 C STRICETAINICONCRET	DRAINAGE Sp-S1/4 Surface Drainage  JCTURES NG WALL BV-R1 E WORKS		06A 28FEB0	6 75													
3711 C STR RETAINI CONCRET 1145	DRAINAGE Sp-S1/4 Surface Drainage  JCTURES NG WALL BV-R1 E WORKS BV-R1(A) RC Base Slab ch.2+060  BV-R1(B) RC Base Slab ch.2+070 to B1(BP wall)	18 06JAN 18 13JAN	06A 28FEB0	6 75 6 50	100	8 14	-22 -28	-222 -216					•				
3711 C STR RETAINI CONCRET 1145	DRAINAGE Sp-S1/4 Surface Drainage  JCTURES NG WALL BV-R1 E WORKS BV-R1(A) RC Base Slab ch.2+060	18 06JAN	06A 28FEB0	6 75 6 50	100	8	-22	-222									
3711  C STR RETAINI CONCRET 1145 1147	DRAINAGE Sp-S1/4 Surface Drainage  JCTURES NG WALL BV-R1 E WORKS BV-R1(A) RC Base Slab ch.2+060  BV-R1(B) RC Base Slab ch.2+070 to B1(BP wall)  BV-R1(A) RC Ret.Wall ch.2+060	18 06JAN 18 13JAN 18 13FEB	06A 28FEB0 06A 07MARC	6 75 6 50 6 10	100	8 14 14	-22 -28 -10	-222 -216 -222									
3711  C STR RETAINI CONCRET 1145 1147	DRAINAGE Sp-S1/4 Surface Drainage  JCTURES NG WALL BV-R1 E WORKS BV-R1(A) RC Base Slab ch.2+060  BV-R1(B) RC Base Slab ch.2+070 to B1(BP wall)	18 06JAN 18 13JAN	06A 28FEB0 06A 07MARC	6 75 6 50 6 10	100	8 14	-22 -28	-222 -216						•			
3711 C STRICE RETAINI (CONCRET 1145 1147 1146 1143	DRAINAGE Sp-S1/4 Surface Drainage  JCTURES NG WALL BV-R1 E WORKS BV-R1(A) RC Base Slab ch.2+060  BV-R1(B) RC Base Slab ch.2+070 to B1(BP wall)  BV-R1(A) RC Ret.Wall ch.2+060  BV-R1(C) Pile Capping Beam	18 06JAN 18 13JAN 18 13FEB 18 01MAF	06A 28FEB0 06A 07MARC 06A 07MARC 06A 21MARC	6 75 6 50 6 10 6 0	100 100 100 100	8 14 14 18	-22 -28 -10 -22	-222 -216 -222 -171						•			
3711 C STRICE RETAINI (CONCRET 1145 1147 1146 1143	DRAINAGE Sp-S1/4 Surface Drainage  JCTURES NG WALL BV-R1 E WORKS BV-R1(A) RC Base Slab ch.2+060  BV-R1(B) RC Base Slab ch.2+070 to B1(BP wall)  BV-R1(A) RC Ret.Wall ch.2+060	18 06JAN 18 13JAN 18 13FEB	06A 28FEB0 06A 07MARC 06A 07MARC 06 21MARC	6 75 6 50 6 10 6 0	100	8 14 14	-22 -28 -10	-222 -216 -222						•			
3711 C STRICE RETAINI (CONCRET 1145 1147 1146 1143	DRAINAGE Sp-S1/4 Surface Drainage  JCTURES NG WALL BV-R1 E WORKS BV-R1(A) RC Base Slab ch.2+060  BV-R1(B) RC Base Slab ch.2+070 to B1(BP wall)  BV-R1(A) RC Ret.Wall ch.2+060  BV-R1(C) Pile Capping Beam	18 06JAN 18 13JAN 18 13FEB 18 01MAF	06A 28FEB0 06A 07MARC 06A 07MARC 06A 21MARC	6 75 6 50 6 10 6 0	100 100 100 100	8 14 14 18	-22 -28 -10 -22	-222 -216 -222 -171						•			
3711 C STRICE TAINI 1145 1147 1148	DRAINAGE Sp-S1/4 Surface Drainage  JCTURES NG WALL BV-R1 E WORKS BV-R1(A) RC Base Slab ch.2+060  BV-R1(B) RC Base Slab ch.2+070 to B1(BP wall)  BV-R1(A) RC Ret.Wall ch.2+060  BV-R1(C) Pile Capping Beam	18 06JAN 18 13JAN 18 13FEB 18 01MAF	06A 28FEB0 06A 07MARC 06A 07MARC 06A 21MARC 06C 28MARC	6 75 6 50 6 10 6 0	100 100 100 100	8 14 14 18	-22 -28 -10 -22	-222 -216 -222 -171						•			
3711 C STRICE TAINI 1145 1147 1148	DRAINAGE Sp-S1/4 Surface Drainage  JCTURES NG WALL BV-R1 E WORKS BV-R1(A) RC Base Slab ch.2+060  BV-R1(B) RC Base Slab ch.2+070 to B1(BP wall)  BV-R1(A) RC Ret.Wall ch.2+060  BV-R1(C) Pile Capping Beam  BV-R1(B) RC Ret.Wall ch.2+070 to B1(BP wall)	18 06JAN 18 13JAN 18 13FEB 18 01MAF	06A 28FEB0 06A 07MARC 06A 07MARC 06A 21MARC 06C 28MARC	6 75 6 50 6 10 6 0	100 100 100 100	8 14 14 18 18	-22 -28 -10 -22 -28	-222 -216 -222 -171 -219						•			
SURFACE 3711  C STR.  RETAINI CONCRET 1145 1147 1146 1143 1148 1160	DRAINAGE Sp-S1/4 Surface Drainage  JCTURES NG WALL BV-R1 E WORKS BV-R1(A) RC Base Slab ch.2+060  BV-R1(B) RC Base Slab ch.2+070 to B1(BP wall)  BV-R1(A) RC Ret.Wall ch.2+060  BV-R1(C) Pile Capping Beam  BV-R1(B) RC Ret.Wall ch.2+070 to B1(BP wall)	18 06JAN 18 13JAN 18 13FEB 18 01MAF	06A 28FEB0 06A 07MARC 06A 07MARC 06A 21MARC 06C 28MARC	6 75 6 50 6 10 6 0	100 100 100 100	8 14 14 18 18	-22 -28 -10 -22 -28	-222 -216 -222 -171 -219									
C STRICE 3711 C	DRAINAGE Sp-S1/4 Surface Drainage  JCTURES NG WALL BV-R1 E WORKS BV-R1(A) RC Base Slab ch.2+060  BV-R1(B) RC Base Slab ch.2+070 to B1(BP wall)  BV-R1(A) RC Ret.Wall ch.2+060  BV-R1(C) Pile Capping Beam  BV-R1(B) RC Ret.Wall ch.2+070 to B1(BP wall)  BV-R1(C) Extend BP Wall	18 06JAN 18 13JAN 18 13FEB 18 01MAF	06A 28FEB0 06A 07MARC 06A 07MARC 06A 21MARC 06 28MARC 06 12APRO	6 75 6 50 6 10 6 0 6 0	100 100 100 100	8 14 14 18 18	-22 -28 -10 -22 -28	-222 -216 -222 -171 -219									
C STRICE 3711 C	DRAINAGE Sp-S1/4 Surface Drainage  JCTURES NG WALL BV-R1 E WORKS BV-R1(A) RC Base Slab ch.2+060  BV-R1(B) RC Base Slab ch.2+070 to B1(BP wall)  BV-R1(A) RC Ret.Wall ch.2+060  BV-R1(C) Pile Capping Beam  BV-R1(B) RC Ret.Wall ch.2+070 to B1(BP wall)  BV-R1(C) Extend BP Wall  DN (SOFT & ROCK)	18 06JAN 18 13JAN 18 13FEB 18 01MAF 18 08MAF 18 22MAF	06A 28FEB0 06A 07MARC 06A 07MARC 06A 21MARC 06 28MARC 06 12APRO	6 75 6 50 6 10 6 0 6 0	100 100 100 100 100	8 14 14 18 18	-22 -28 -10 -22 -28 -22	-222 -216 -222 -171 -219 -171						•			
C STRICE 3711 C	DRAINAGE Sp-S1/4 Surface Drainage  JCTURES NG WALL BV-R1 E WORKS BV-R1(A) RC Base Slab ch.2+060  BV-R1(B) RC Base Slab ch.2+070 to B1(BP wall)  BV-R1(A) RC Ret.Wall ch.2+060  BV-R1(C) Pile Capping Beam  BV-R1(B) RC Ret.Wall ch.2+070 to B1(BP wall)  BV-R1(C) Extend BP Wall  DN (SOFT & ROCK)	18 06JAN 18 13JAN 18 13FEB 18 01MAF 18 08MAF 18 22MAF	06A 28FEB0 06A 07MARC 06A 07MARC 06A 21MARC 06 28MARC 06 12APRO	6 75 6 50 6 10 6 0 6 0	100 100 100 100 100	8 14 14 18 18	-22 -28 -10 -22 -28 -22	-222 -216 -222 -171 -219 -171							•		
C STR RETAINI CONCRET 1145 1147 1146 1143 1148 1160 EXCAVATI 2700	DRAINAGE Sp-S1/4 Surface Drainage  JCTURES NG WALL BV-R1 E WORKS BV-R1(A) RC Base Slab ch.2+060  BV-R1(B) RC Base Slab ch.2+070 to B1(BP wall)  BV-R1(A) RC Ret.Wall ch.2+060  BV-R1(C) Pile Capping Beam  BV-R1(B) RC Ret.Wall ch.2+070 to B1(BP wall)  BV-R1(C) Extend BP Wall  ON (SOFT & ROCK)  BV-R1 Excavation (BV-S2/8 rock)	18 06JAN 18 13JAN 18 13FEB 18 01MAF 18 08MAF 18 22MAF	06A 28FEB0 06A 07MARC 06A 07MARC 06 21MARC 06 28MARC 06 12APRO	6 75 6 50 6 10 6 0 6 0	100 100 100 100 100	8 14 14 18 18	-22 -28 -10 -22 -28 -22	-222 -216 -222 -171 -219 -171						-			
C STR RETAINI CONCRET 1145 1147 1146 1143 1148 1160 EXCAVATI 2700	DRAINAGE Sp-S1/4 Surface Drainage  JCTURES NG WALL BV-R1 E WORKS BV-R1(A) RC Base Slab ch.2+060  BV-R1(B) RC Base Slab ch.2+070 to B1(BP wall)  BV-R1(A) RC Ret.Wall ch.2+060  BV-R1(C) Pile Capping Beam  BV-R1(B) RC Ret.Wall ch.2+070 to B1(BP wall)  BV-R1(C) Extend BP Wall  DN (SOFT & ROCK)	18 06JAN 18 13JAN 18 13FEB 18 01MAF 18 08MAF 18 22MAF	06A 28FEB0 06A 07MARC 06A 07MARC 06 21MARC 06 28MARC 06 12APRO	6 75 6 50 6 10 6 0 6 0	100 100 100 100 100 100	8 14 14 18 18 18	-22 -28 -10 -22 -28 -22	-222 -216 -222 -171 -219 -171						-			
C STR RETAINI CONCRET 1145 1147 1146 1143 1148 1160 EXCAVATI 2700 FINISHES 1144	DRAINAGE Sp-S1/4 Surface Drainage  JCTURES NG WALL BV-R1 E WORKS BV-R1(A) RC Base Slab ch.2+060  BV-R1(B) RC Base Slab ch.2+070 to B1(BP wall)  BV-R1(A) RC Ret.Wall ch.2+060  BV-R1(C) Pile Capping Beam  BV-R1(B) RC Ret.Wall ch.2+070 to B1(BP wall)  BV-R1(C) Extend BP Wall  ON (SOFT & ROCK)  BV-R1 Excavation (BV-S2/8 rock)	18 06JAN 18 13JAN 18 13FEB 18 01MAF 18 08MAF 18 22MAF	06A 28FEB0 06A 07MARC 06A 07MARC 06 21MARC 06 28MARC 06 12APRO 05A 11MARC	6 75 6 50 6 10 6 0 6 0	100 100 100 100 100 100	8 14 14 18 18 18	-22 -28 -10 -22 -28 -22	-222 -216 -222 -171 -219 -171						•			

Act.	Activity	Orig	Early	Early		DWP %					JAN 28	FEE 29		MAR 30	APR 31	MAY 32	JUN 3:
ID	Description	Dur		Finish	Compl.	Compl.	Dur	Float	arly Finis	12 19 26	2 9 16 23	30 6 13	20 2	7 6 13 20 27 3	10 17 24	1 8 15 22 2	9 5 12
RETAINI	NG WALL BV-R2																
	E WORKS		ı		,	,	T										
1116	BV-R2 (7) Capping Beam and wall	30	13DEC05A	17FEB06A	100	100	0		-310								
1117	BV-R2 (8) Capping Beam and wall	30	11MAR06	19APR06	0	100	30	61	-328								
FINISHES					1	1		1									
1123	BV-R2 Wall finishes	60	06MAY06	17JUL06	0	100	60	61	-298								
BACKFILL	ING																
1122	BV-R2(A&B) Granular Drain & Compacted Backfill	36	07APR05A	25FEB06	5	100	6	74	-215								
1126	BV-R2(C) Granular Drain & Compacted Backfill	6	20APR06	26APR06	0	100	6	111	0								
STEPPE	D CHANNEL & BOX CULVERT				1	1											
1	E WORKS																
1911	Box culvert bays (32to43) ch.2+010 to 2+110	55	20SEP05A	27MAR06	50	100	31	-203	-251								
INLET H	HEADWALLS				1	1											
INLET HE																	
3797	Inlet headwall ch.1+830	66	16FEB06A	06MAY06	5	100	60	169	-347								
3715	Inlet headwall @SP-S2/3	30	11MAR06	19APR06	0	100	30	182	-491								
3796	Inlet headwall ch.1+810	66	17MAR06	09JUN06	0	100	66	141	-375								
WSD W							1										
	) MAIN DIVERSION				_	,					_						
1929	Inst.900.dia pipe (incl.thrust blocks) westside	90	19JUL05A	25JAN06A	100	100	0		-339								
1174	Inst.DN900 pipe (incl.thrust blocks) to BV-S4	66	01AUG05A	25JAN06A	100	100	0		-357								
3163	DN900 main clean/pressure test & WSD approve	54	26JAN06A	13FEB06A	100	100	0		-375								
1175	DN900 connection by WSD	12	20FEB06	03MAR06	0	100	12	-72	-447								
1176	DN900 WSD Diversion Implemented	0		03MAR06	0	100	0	-72	-393					•			
WSD 2x6	I 600 MAIN DIVERSION				_												
	Inst.2xDN600 WSD Pipe down BV-S2/6-7	90	21JUL05A	22APR06	70	100	50	56	-346				1				
1165	Construct DN600 pipe tunnel	66	26SEP05A	10FEB06A	100	100	0		-280								
1167	Inst.DN600 WSD Pipe along BV-S2/8 (CH140>200)	40	31OCT05A	16MAR06	0	100	22	18	-113								
1164	Inst.DN600 WSD Pipe in Pipe Tunnel	18	29NOV05A	23JAN06A	100	100	0		-235								

Description   Doc   Supplementary   Doc	Act.	Activity	Orig		Early	%	DWP %	Rem	Total	Variance	DEC 27	JAN 28		FEB 29	MAR 30	APR 31	MAY 32	JUN
1163   Inst.DN800 WSD Pipe along BV-S28 (CH140-46)   30   20FEB0B   25MAR06   0   100   30   20   -209	ID	Description	Dur	Start	Finish	Compl.	Compl.	Dur	Float	arly Finis	12  19  26	2 9 16 23	30 6	13 20	27 6 13 20 27	3 10 17 24	1 8 15 22	29 5
1166 Construct DN800 Pipe Bridge TD (CH225-280) 30 16MAR06 24APR06 0 100 30 29 -371 371 DN800 main clean/pressure test & WSD approve 40 25APR06 03JUND6 0 100 40 38 -215 4	WSD 2xe	600 MAIN DIVERSION																
3781 DN600 main clean/pressure test & WSD approve 40 25APR06 03JUN06 0 100 40 36 215  WSD 200 MAIN  2338 Inst DN200 pipe (incl thrust blocks) to BV-S4 80 03OCT05A 31MAR06 20 100 35 98 412 240 DN200 connection by WSD 12 25MAR06 06APR06 0 100 12 126 -515 3144 DN200 main clean/pressure test & WSD approve 54 06APR06 29MAY06 0 100 54 126 -515 241 DN200 WSD Diversion implemented 0 0 29MAY06 0 100 54 126 -515 241 DN200 WSD Diversion implemented 0 0 29MAY06 0 100 12 153 -323 232 NTMM - Constr Potorated Drain Channel 24 11JUL05A 04MAR06 80 100 12 153 -323 232 NTMM - Constr Potorated Drain Channel 24 11JUL05A 04MAR06 80 100 12 153 -331 232 235 NTMM - Constr Potorated Drain Channel 24 11JUL05A 04MAR06 80 100 12 153 -331 232 232 NTMM - Constr Potorated Drain Channel 24 11JUL05A 04MAR06 80 100 10 10 10 10 10 10 10 10 10 10 10 1	1163	Inst.DN600 WSD Pipe along BV-S2/8 (CH140>45)	30	20FEB06	25MAR06	0	100	30	29	-209								
## \$200 MAIN  2336 Inst.DN200 pipe (incl.thrust blocks) to BV-\$4	1166	Construct DN600 Pipe Bridge 'D' (CH225>280)	30	16MAR06	24APR06	0	100	30	29	-371								
238   Inst.DN200 pipe (incl.thrust blocks) to BV-S4   60 030CT05A 31MAR06   20   100   35   38   412   2340   DN200 connection by WSD   12 25MAR06   05APR06   0   100   12   126   515   3164   DN200 main clean/pressure test & WSD approve   54   06APR06   29MAY06   0   100   54   126   515   2341   DN200 WSD Diversion Implemented   0   29MAY06   0   100   54   126   515    TERRAIN MITICATION  NTMM - Constr.Peforated Drain Channel   24   11JUL05A   04MAR06   80   100   12   153   323   2350   NTMM - Afforestation of Area   60   15MAR06   30MAY06   0   100   60   149   -331    NTMM - CULVERT 'A'  CONCRET B VOINTS  2388   Culvert 'A' - Constr. Culvert 'A' Ch.2+140   18   13FEB06A   09MAR06   0   100   16   149   -236   2388   Culvert 'A' - Scavate gabions Ch.2+140   4   10MAR06   14MAR06   0   100   4   149   -236    RECREATED STREAM  3808   Recreated stream DN525 pipe (east) ch.1+720 to 2+010   64   03APR06   23JUN06   0   100   36   -44   -182   3809   Recreated stream DN525 pipe (east) ch.1+720 to 2+010   64   03APR06   23JUN06   0   100   36   -44   -182   3810   Recreated stream pond [east) ch.1+880   36   12MAY06   23JUN06   0   100   36   -44   -182   3810   Recreated stream pond [east) ch.1+920   36   12MAY06   23JUN06   0   100   36   -44   -182   3810   Recreated stream pond [east) ch.1+920   36   12MAY06   23JUN06   0   100   36   -44   -182   3810   Recreated stream pond [east) ch.1+920   36   12MAY06   23JUN06   0   100   36   -44   -182   3810   Recreated stream pond [east) ch.1+920   36   12MAY06   23JUN06   0   100   36   -44   -182   3810   Recreated stream pond [east) ch.1+920   36   12MAY06   23JUN06   0   100   36   -48   -48   3810   Recreated stream pond [east) ch.1+920   36   12MAY06   23JUN06   0   100   36   -48   -48   3810   Recreated stream pond [east) ch.1+920   36   12MAY06   23JUN06   0   100   36   -48   -48   3810   Recreated stream pond [east) ch.1+920   36   12MAY06   23JUN06   0   100   36   -48   -48   -48   -48   -48   -48   -48   -48   -48   -48   -48   -48   -48   -48   -48	3791	DN600 main clean/pressure test & WSD approve	40	25APR06	03JUN06	0	100	40	36	-215								
2340 DN200 connection by WSD	WSD 200	0 MAIN		<u> </u>														
3164 DN200 main clean/pressure test & WSD approve 54 06APR06 29MAY06 0 100 54 -126 -515  29MAY06 0 0 0 0 -126 -515  TERRAIN MITIGATION  NITMM - BV-52  2392 NTMM - Constr Peforated Drain Channel 24 11JUL05A 04MAR06 80 100 12 -153 -323  2350 NTMM - Afforestation of Area 60 15MAR06 30MAY06 0 100 60 149 -331  NTMM - CULVERT 'A CONCRETE WORKS  2388 Culvert 'A' - Chastr Culvert 'A' Ch.2+140 18 13FEB06A 09MAR06 0 100 16 149 -210  SOIL STARBUSATION ISOU RULS. ROCK BOLTS ETIO 2386 Culvert 'A' - excavate gabion benches Ch.2+140 4 15MAR06 14MAR06 0 100 4 149 -236  FINISHEB  2387 Culvert 'A' - place gabions Ch.2+140 4 15MAR06 18MAR06 0 100 4 649 -236  FRECREATED STREAM  3008 Recreated stream DN525 pipe (east) ch.1+740 18 20FEB06 11MAR06 0 100 18 26 -510  1927 Recreated stream DN525 pipe (east) ch.1+740 5 0 3APR06 23JUN06 0 100 36 4-44 -182  3810 Recreated stream pond [east) ch.1+880 36 12MAY06* 23JUN06 0 100 36 129 -182  EXCISION WORKS - NOISE BARRIERS & ENCLOSURES  NOISE BARRIER (BS)	2338	Inst.DN200 pipe (incl.thrust blocks) to BV-S4	60	03OCT05A	31MAR06	20	100	35	-98	-412						ı		
2341 DN200 WSD Diversion Implemented 0 29MAY06 0 0 0 -126 -515  PERRAIN MITIGATION  NTMM - BV-S2  2392 NTMM - Constr. Petorated Drain Channel 24 11JUL05A 04MAR06 80 100 12 -153 -323 2350 NTMM - Afforestation of Area 60 15MAR06 30MAY06 0 100 60 149 -331  NTMM - CULVERT 'A'  CONCRETE WORKS  2386 Culvert 'A' - Constr. Culvert 'A' Ch.2+140 18 13FEB06A 09MAR06 0 100 16 149 -210  SOIL STABLISATION (SOIL NAILS ROCK BOLTS ETC)  2386 Culvert 'A' - excavate gabion benches Ch.2+140 4 10MAR06 14MAR06 0 100 4 149 -236  FINSHES  2387 Culvert 'A' - place gabions Ch.2+140 4 15MAR06 18MAR06 0 100 4 649 -236  RECREATED STREAM  3008 Recreated stream DN525 pipe (east) ch.1+740 18 20FEB06 11MAR06 0 100 18 -26 -510  1927 Recreated stream (east) ch.1+720 to 2+010 64 03APR06 23JUN06 0 100 36 444 -182  3800 Recreated stream pond [east) ch.1+890 36 12MAY06' 23JUN06 0 100 36 444 -182  3810 Recreated stream pond [east) ch.1+920 36 12MAY06' 23JUN06 0 100 36 129 -182  EXCISION WORKS - NOISE BARRIERS & ENCLOSURES  NOISE BARRIER (SB)	2340	DN200 connection by WSD	12	25MAR06	05APR06	0	100	12	-126	-515								
TERRAIN MITIGATION  NTMM - BV-S2  2392   NTMM - Constr. Petorated Drain Channel   24   11JUL05A   04MAR06   80   100   12   153   -323    2350   NTMM - Afforestation of Area   60   15MAR06   30MAY06   0   100   60   149   -331    NTMM - CULVERT 'A'  CONCRETE WORKS  2386   Culvert 'A' - Constr. Culvert 'A' Ch.2+140   18   13FEB06A   09MAR06   0   100   16   149   -210    SOIL STABLISATION (SOIL NAILS, ROCK BOLTS ETC)  2386   Culvert 'A' - excavate gabion benches Ch.2+140   4   10MAR06   14MAR06   0   100   4   149   -236    FINISHES  RECREATED STREAM  3808   Recreated stream DN525 pipe (east) ch.1+740   18   20FEB06   11MAR06   0   100   18   -26   -510    1927   Recreated stream (east) ch.1+720 to 2+010   64   03APR06   23JUN06   0   100   36   -44   -182    3810   Recreated stream pond [east) ch.1+920   36   12MAY06   23JUN06   0   100   36   -44   -182    3810   Recreated stream pond [east) ch.1+920   36   12MAY06   23JUN06   0   100   36   -44   -182    3810   Recreated stream pond [east) ch.1+920   36   12MAY06   23JUN06   0   100   36   -44   -182    3810   Recreated stream pond [east) ch.1+920   36   12MAY06   23JUN06   0   100   36   -44   -182    3810   Recreated stream pond [east) ch.1+920   36   12MAY06   23JUN06   0   100   36   -44   -182    3810   Recreated stream pond [east) ch.1+920   36   12MAY06   23JUN06   0   100   36   -44   -182    3810   Recreated stream pond [east) ch.1+920   36   12MAY06   23JUN06   0   100   36   -44   -182    3810   Recreated stream pond [east) ch.1+920   36   12MAY06   23JUN06   0   100   36   -44   -182    3810   Recreated stream pond [east) ch.1+920   36   12MAY06   23JUN06   0   100   36   -44   -182    3810   Recreated stream pond [east) ch.1+920   36   12MAY06   23JUN06   0   100   36   -44   -182    3810   Recreated stream pond [east) ch.1+920   36   12MAY06   23JUN06   0   100   36   -44   -182    3810   Recreated stream pond [east) ch.1+920   36   12MAY06   23JUN06   0   100   36   -44   -182    3810   Recreated stream pond [east) ch.1+920   36   12MAY06   23J	3164	DN200 main clean/pressure test & WSD approve	54	06APR06	29MAY06	0	100	54	-126	-515								
NTMM - BV-S2  2392   NTMM - Constr. Peforated Drain Channel   24   11JUL05A   04MAR06   80   100   12   -153   -323    2350   NTMM - Alforestation of Area   60   15MAR06   30MAY06   0   100   60   149   -331    NTMM - CULVERT 'A'  CONCRETE WORKS  2388   Culvert 'A' - Constr. Culvert 'A' Ch. 2+140   18   13FEB06A   09MAR06   0   100   16   149   -210    SOIL STABLISATION (SOIL NALS, ROCK BOLTS ETC)  2386   Culvert 'A' - excavate gabion benches Ch. 2+140   4   15MAR06   14MAR06   0   100   4   649   -236    FINISHES  2387   Culvert 'A' - place gabions Ch. 2+140   4   15MAR06   18MAR06   0   100   4   649   -236    RECREATED STREAM  3808   Recreated stream DNS25 pipe (east) ch. 1+740   18   20FEB06   11MAR06   0   100   18   -26   -510    1927   Recreated stream (east) ch. 1+720 to 2+010   64   03APR06   23JUN06   0   100   36   44   -182    3810   Recreated stream pond (east) ch. 1+880   36   12MAY06   23JUN06   0   100   36   129   -182    EXCISION WORKS - NOISE BARRIERS & ENCLOSURES  NOISE BARRIER (SB)	2341	DN200 WSD Diversion Implemented	0		29MAY06	0		0	-126	-515							•	
2392   NTMM - Constr. Peforated Drain Channel   24   11JUL05A   04MAR06   80   100   12   153   -323	TERRAI	N MITIGATION	'	ı		'	ı											
2350 NTMM - Afforestation of Area 60 15MAR06 30MAY06 0 100 60 149 -331  NTMM - CULVERT 'A'  CONCRETE WORKS  2388   Culvert 'A' - Constr. Culvert 'A' Ch.2+140 18 13FEB06A 09MAR06 0 100 16 149 -210  SOIL STABILISATION (SOIL NAILS ROCK BOLTS ETC)  2386   Culvert 'A' - excavate gabion benches Ch.2+140 4 10MAR06 14MAR06 0 100 4 149 -236  FINISHES  2387   Culvert 'A' - place gabions Ch.2+140 4 15MAR06 18MAR06 0 100 4 649 -236  RECREATED STREAM  3808   Recreated stream DNS25 pipe (east) ch.1+740 18 20FEB06 11MAR06 0 100 18 -26 -510  1927   Recreated stream (east) ch.1+720 to 2+010 64 03APR06 23JUN06 0 100 64 -44 -182  3809   Recreated stream pond [east) ch.1+880 36 12MAY06 23JUN06 0 100 36 129 -182  EXCISION WORKS - NOISE BARRIERS & ENCLOSURES  NOISE BARRIER (SB)	NTMM -	BV-S2																
NTMM - CULVERT 'A'   CONCRETE WORKS   2388   Culvert 'A' - Constr. Culvert 'A' - Ch.2+140   18   13FEB06A   09MAR06   0   100   16   149   -210     2386   Culvert 'A' - excavate gabion benches Ch.2+140   4   10MAR06   14MAR06   0   100   4   149   -236     380   Culvert 'A' - place gabions Ch.2+140   4   15MAR06   18MAR06   0   100   4   649   -236     380   Culvert 'A' - place gabions Ch.2+140   4   15MAR06   18MAR06   0   100   4   649   -236     3808   Recreated stream DN525 pipe (east) ch.1+740   18   20FEB06   11MAR06   0   100   18   -26   -510     1927   Recreated stream (east) ch.1+720 to 2+010   64   03APR06   23JUN06   0   100   64   -44   -182   3809   Recreated stream pond [east) ch.1+880   36   12MAY06   23JUN06   0   100   36   -24   -182   3810   Recreated stream pond [east) ch.1+920   36   12MAY06   23JUN06   0   100   36   129   -182     28ZUSISION WORKS - NOISE BARRIERS & ENCLOSURES   NOISE BARRIERS & ENCLOSURES   NOISE BARRIER (SB)	2392	NTMM - Constr.Peforated Drain Channel	24	11JUL05A	04MAR06	80	100	12	-153	-323	***************************************							
2388   Culvert 'A' - Constr. Culvert 'A' Ch.2+140   18   13FEB06A   09MAR06   0   100   16   149   -210	2350	NTMM - Afforestation of Area	60	15MAR06	30MAY06	0	100	60	149	-331								Image: control of the
2388 Culvert 'A' - Constr. Culvert 'A' Ch.2+140	NTMM -	CULVERT 'A'		l		_												
SOIL STABILISATION (SOIL NAILS, ROCK BOLTS ETC)  2386 Culvert 'A' - excavate gabion benches Ch.2+140  4 10MAR06 14MAR06 0 100 4 149 -236  ENISHES  2387 Culvert 'A' - place gabions Ch.2+140  4 15MAR06 18MAR06 0 100 4 649 -236  ERECREATED STREAM  3808 Recreated stream DN525 pipe (east) ch.1+740  18 20FEB06 11MAR06 0 100 18 -26 -510  1927 Recreated stream (east) ch.1+720 to 2+010  64 03APR06 23JUN06 0 100 64 -44 -182  3809 Recreated stream pond [east) ch.1+880  36 12MAY06* 23JUN06 0 100 36 44 -182  EXCISION WORKS - NOISE BARRIERS & ENCLOSURES  NOISE BARRIER (SB)	CONCRET	E WORKS																
2386   Culvert 'A' - excavate gabion benches Ch.2+140	2388	Culvert 'A' - Constr.Culvert 'A' Ch.2+140	18	13FEB06A	09MAR06	0	100	16	149	-210								
FINISHES  2387 Culvert 'A' - place gabions Ch.2+140  4 15MAR06 18MAR06 0 100 4 649 -236   RECREATED STREAM  3808 Recreated stream DN525 pipe (east) ch.1+740  18 20FEB06 11MAR06 0 100 18 -26 -510  1927 Recreated stream (east) ch.1+720 to 2+010  64 03APR06 23JUN06 0 100 64 -44 -182  3809 Recreated stream pond [east) ch.1+880  36 12MAY06* 23JUN06 0 100 36 -44 -182  3810 Recreated stream pond [east) ch.1+920  36 12MAY06 23JUN06 0 100 36 129 -182  EXCISION WORKS - NOISE BARRIERS & ENCLOSURES  NOISE BARRIER (SB)						1	T											
2387   Culvert 'A' - place gabions Ch.2+140		· ·	4	10MAR06	14MAR06	0	100	4	149	-236								
RECREATED STREAM  3808 Recreated stream DN525 pipe (east) ch.1+740  18 20FEB06 11MAR06 0 100 18 -26 -510  1927 Recreated stream (east) ch.1+720 to 2+010  64 03APR06 23JUN06 0 100 64 -44 -182  3809 Recreated stream pond [east) ch.1+880  36 12MAY06* 23JUN06 0 100 36 129 -182  EXCISION WORKS - NOISE BARRIERS & ENCLOSURES  NOISE BARRIER (SB)				45144500	10111000				0.40									
3808 Recreated stream DN525 pipe (east) ch.1+740	2387	Culvert 'A' - place gabions Ch.2+140	4	15MAR06	18MAR06	0	100	4	649	-236								
1927 Recreated stream (east) ch.1+720 to 2+010	RECRE	ATED STREAM																
3809 Recreated stream pond [east) ch.1+880  36 12MAY06* 23JUN06 0 100 36 -44 -182  3810 Recreated stream pond [east) ch.1+920  36 12MAY06 23JUN06 0 100 36 129 -182  EXCISION WORKS - NOISE BARRIERS & ENCLOSURES  NOISE BARRIER (SB)	3808	Recreated stream DN525 pipe (east) ch.1+740	18	20FEB06	11MAR06	0	100	18	-26	-510								
3810 Recreated stream pond [east) ch.1+920  36 12MAY06 23JUN06 0 100 36 129 -182  EXCISION WORKS - NOISE BARRIERS & ENCLOSURES  NOISE BARRIER (SB)	1927	Recreated stream (east) ch.1+720 to 2+010	64	03APR06	23JUN06	0	100	64	-44	-182								
EXCISION WORKS - NOISE BARRIERS & ENCLOSURES NOISE BARRIER (SB)	3809	Recreated stream pond [east) ch.1+880	36	12MAY06*	23JUN06	0	100	36	-44	-182								
NOISE BARRIER (SB)	3810	Recreated stream pond [east) ch.1+920	36	12MAY06	23JUN06	0	100	36	129	-182								
2741   SB Barrier.FndsRC Base (C2) 7m   58   10JAN06A   10APR06   5   100   42   -76   -180																*****		
	2741	SB Barrier.FndsRC Base (C2) 7m	58	10JAN06A	10APR06	5	100	42	-76	-180								

Act.	Activity	Orig		Early		DWP %				DEC 27	JAN 28		FEB 29		MAR 30	APR 31		MAY 32	JUI
ID	Description	Dur	Start	Finish	Compl.	Compl.	Dur	Float	arly Finis	12 19 26	2 9 16	23 30 6	13 20	27 6	13 20 2	7 3 10 1	7 24 1	8 15 22	29 5
	EMI-ENCLOSURE [SB)				T	1	1												
	SB Semi-Encl.Fnds RC Base (C3,C4,I2) Type B	51	14DEC05A	07APR06	10	100	40	-223	-288										
2735	SB Semi-Encl.Fnds RC Base (C4) Type D	23	20FEB06	17MAR06	0	100	23	-206	-285										
2737	SB Semi-Encl.Fnds RC Base (I2) Type E	14	20FEB06	07MAR06	0	100	14	-197	-262										
2733	SB Semi-Encl.Fnds RC Base (C3) Type C	20	15MAR06	07APR06	0	100	20	-223	-326										
B/NB R	OADWORKS & FINISHES					1	ı												
ROADS	- FORMATION																		
FILLING																			
1103	BV Compact.Fill to Form.ch.1+920 to 2+020	84	14JUN04A	11MAR06	90	100	18	-201	-305										
1102	BV Compact.Fill to Form.ch.2+020 - 2+200	48	11AUG04A	11MAR06	90	100	18	-201	-341										
2732	BV Compact.Fill to Form.ch.1+860 to 1+920	78	03OCT05A	25MAR06	90	100	30	-154	-275										
DRAINAGE					1	1													
2381	SB/NB Sth.Appr.Rd.Drainage ch.2+030 - 2+200	114	03JAN06A	29APR06	8	100	56	-204	-265								•		
2727	BV.Appr.Rd.Drainage ch.1+780 to 1+920	62	20FEB06	09MAY06	0	100	62	-162	-245				•						
1178	BV.Appr.Rd.Drainage ch.1+920 to 1+960	44	06MAR06	29APR06	0	100	44	-174	-299								•		
2726	SB/NB Sth.Appr.Rd.Drain Testing ch.2+030 - 2+200	42	29MAR06	23MAY06	0	100	42	-204	-265										
2721	BV.Appr.Rd.Drain Testing ch.1+920 to 1+960	30	02MAY06	07JUN06	0	100	30	28	-299										
2728	BV.Appr.Rd.Drain Testing ch.1+860 to 1+920	36	10MAY06	21JUN06	0		36	66	-245										
SURFACIN	IG .																		
	SB/NB Sth.Appr.Rd.Surf.(Type I) ch.2+020 - 2+200	89	24MAY06	06SEP06	0		89	-204	-232										
ROADS -	FINISHES																		
2742	TCSS Ducts NB & SB Carriageway ch.1+800 to 1+900	90	06APR06	27JUL06	0	100	90	-162	-221										
2717	BV CLP Inst.HV cable duct to SP	60	08APR06	23JUN06	0	100	60	-156	-258						dwg 28	10A			
1253	TCSS Ducts NB & SB Carriageway ch.1+920 to 2+200	90	24APR06	10AUG06	0		90	-174	-259										
KIOSKS						1													
KIOSK 3																			
	Kiosk K3 - Substructure	9	24MAY06	03JUN06	0		9	56	-265										

Act.	Activity	Orig		Early		DWP %				DEC 27	JAN 28	FEB 29		MAR 30	APR 31	MAY 32	JUN
ID	Description	Dur	Start	Finish	Compl.	Compl.	Dur	Float	arly Finis	12 19 26	2 9 16 23 3		0 27	6 13 20 27 3			9 5 1
EVA RO	ADWORKS & FINISHES																
,	ST SIDE) EVA ROADWORKS																
FILLING	DV Fill Town covered outleast at 2,000	10	20FEB06	04144 000		100	40	-52	400			L		_			
1980	BV Fill Temp.covered culvert ch.2+000	12	20FEB06	04MAR06	0	100	12	-52	-182			T	******	_			
2378	BV Fill to Formation (east) ch.1+840 - 1+980	24	06MAR06	01APR06	0	100	24	-52	-182								
DRAINAGE	E																
1979	SB EVA rd.drainage (east) ch.2+000 to 2+200	31	11APR05A	04MAR06	75	100	12	74	-190								
1978	SB EVA rd.drain testing (east) ch.2+000 to 2+200	18	06MAR06	25MAR06	0	100	18	74	-190								
NB (WES	STSIDE) EVA ROADWORKS	·			<u>'</u>			'									
	Granular Drain & Comp.B/Fill to BV-R1 Wall	36	29MAR06	16MAY06	0	100	36	-28	-177								
DRAINAGE	I E				1												
2730	NB EVA Rd.Drainage (west) ch.2+020 to 2+190	31	17MAY06	22JUN06	0		31	-28	-159								
EXCISIO	ON WORK-SHEK LEI PUI WATER TREATMENT P	LANT	l		1			' '									
2751	Soilid Barrier Type II - Cladding	30	20FEB06*	25MAR06	0	100	30	-152	-297			Ť					
2752	Soilid Barrier Type I - Cladding	18	20FEB06	11MAR06	0	100	18	-146	-267			Ť		•			
2753	Soilid Barrier Type III - Cladding	24	20FEB06	18MAR06	0	100	24	-146	-249			T T					
2754	Soilid Barrier Type IV - Cladding	18	20FEB06	11MAR06	0	100	18	-140	-225			T T		•			
TARG1	Target Date WTW - complete	0		25MAR06	0	100	0	-191	-294					•			
NT SC	OUTH PORTAL VENTILATION BUILDING																
SUBMIT	ITALS & APPROVALS																
E&M EC	PT.& MATERIAL.SUBMITTALS																
8201	EntSpBldg-Sub.MVAC MCC, power & control sys	54	02JUL04A	02MAR06	95	100	10	-132	-289					ı			
8212	EntSpBldg-Sub.FS AFA & FM200 sys	54	05JUL04A	24FEB06	99	100	5	-17	-150								
8207	EntSpBldg-Sub.FS wet sys	54	05AUG04A	24FEB06	99	100	5	-44	-273								
8208	EntSpBldg-Sub.MVAC / TVF pneumatic sys	54	14AUG04A	02MAR06	95	50	10	-58	-100				-	ı			
8200	EntSpBldg-Sub.CMCS & ELV sys	78	26AUG04A	08MAR06	98	100	15	-108	-249				+				
8205	EntSpBldg-Sub.PD irrig. sys	54	04FEB05A	09MAR06	85	100	16	-80	-290								




Act.	Activity	Orig Early	Early	%	DWP %				DEC 27		JAN 28		FEB 29		MAR 30		APR 31	MAY 32		JL
ID	Description	Dur Start	Finish	Compl.	Compl.	Dur	Float	arly Finis	12 19 26	2 9	16 23	30 6	<sub> </sub> 13 <sub> </sub> 20	27 6	13 20	27 3	10 17 24	1 8 15	22 29	5
ROCU	REMENT - MATERIAL																			
7616	EntSpBldg-Proc & Manuf. HV/LV cable	180 20MAY05A	01AUG06	65	100	63	-138	-180	•	<del>-</del>			Ť							
6012	EntSpBldg-Proc & Manuf. FS wet sys	120 06JUN05A	05JUN06	30	100	84	-44	-214					+							
6761	EntSpBldg-Proc & Manuf. TVF,Ductwks & Cont'l sys	180 09JUN05A	04JUL06	40	100	108	-74	-156	<b>-</b>											
6010	EntSpBldg-Proc & Manuf. Cleans & flush water sys	120 30SEP05A	22JUN06	10	100	90	-41	-235					+							
8492	EntSpBldg-Proc & Manf bldg related luminaires	180 23NOV05A	22JUN06	90	100	30	-77	-136												
6035	EntSpBldg-Proc & Manuf. MVAC Package AC Units	120 11JAN06A	21SEP06	10		90	-82	-140												
6009	EntSpBldg-Proc & Manuf. MVAC mech.vent. sys	120 03MAR06	29JUL06	0	100	120	-102	-223												
6011	EntSpBldg-Proc & Manuf. PD irrig. sys	120 13MAR06	08AUG06	0	100	120	-80	-274												
6751	EntSpBldg-Proc & Manuf. MVAC / TVF pneumatic sys	120 17MAY06	06OCT06	0		120	-106	-140												
ABWF \	WORKS	1 1		ļ	ļ	l														_
1951	SP.Bldg Procure aluminium cladding	180 19APR05A	04MAR06	80	100	12	-86	-78												
2030	SP.Bldg Initial deliver balust & metal works	0 07MAR06		0	100	0	-27	0						•	•					
1977	SP.Bldg Initial deliver doors & windows	0 11APR06		0		0	-56	0								•	<b>•</b>			
2018	SP.Bldg Initial deliver fall arrest system	0 02MAY06		0		0	-16	0										•		
2017	SP.Bldg Initial delivery louvres	0 22MAY06		0		0	-86	0											<b>•</b>	
2019	SP.Bldg Initial deliver slate cladding	0 22MAY06		0		0	-86	0											<b>•</b>	
2029	SP.Bldg Initial deliver aluminium cladding	0 22MAY06		0		0	-86	0											<b>•</b>	
AJOR	EQUIPMENT DELIVERY																			
7617	EntSpBldg-Del. HV/LV main & submain cable	48 20FEB06A	02SEP06	50		22	-138	-160					_							
&M AC	CCESS DATES																			
	PORTAL BUILDING																			
1817	Int M/S - ENT SPB - E&M access - G/F	0	28MAR06	0		0	-46	-138								<b>•</b>				
6023	EntSpBldg-E&M access to G/F	0 29MAR06*		0		0	-46	-138								<b>•</b>				
1838	Int M/S - ENT SPB - E&M access - 1/F	0	04APR06	0		0	-58	-138								<b>•</b>				

Act.	Activity	Orig Early	Early		DWP %					JAN 28	FE1		MAR 30	APR 31	MAY 32	JU
ID	Description	Dur Start	Finish	Compl.	Compl.	Dur	Float	arly Finis	12 <sub> </sub> 19 <sub> </sub> 26	2 9 16	23 30 6 13	20 2	7 6 13 20 27	3 10 17 24	1 8 15 22 2	29 5
HTUC	PORTAL BUILDING															
6025	EntSpBldg-E&M access to 1/F	0 06APR06*		0		0	-58	-138						•		
1839	Int M/S - ENT SPB - E&M access - 2/F (partial)	0	29APR06	0		0	-118	-140						•		
4001	Int M/S - ENT SPB - E&M access - 2/F (full)	0	29APR06*	0		0	617	-106	,			T		<	<b>\</b>	
6021	EntSpBldg-E&M access to 2/F (partial access)	0 02MAY06*		0		0	-118	-140							•	
1840	Int M/S - ENT SPB - E&M access - 3/F (partial)	0	08MAY06	0		0	-117	-136							•	
4002	Int M/S - ENT SPB - E&M access - 3/F (full)	0	08MAY06*	0		0	612	-88		Û					$\Diamond$	
6015	EntSpBldg-E&M access to 3/F (partial access)	0 09MAY06		0		0	-117	-136		Ť					•	
ONST	RUCTION											+				
UPERS	STRUCTURE															
RC WOR																
	AGEWAY & CENTRAL RESERVE															
1196	SP.Bldg - RC Trans Slab 2FL.+80.45mPD GL.H-S/2-7	20 12DEC05A	15FEB06A	100	100	0		-133				1				
1192	SP.Bldg RC Cols.& Walls to 2FL.GL.H-S/10-12	18 30DEC05A	21FEB06	70	100	2	-117	-164				•				
1197	SP.Bldg RC Cols.& Walls to 3.FL.GL.H-T/7-3	18 22FEB06	14MAR06	0	100	18	-117	-140								
1198	SP.Bldg RC S/Slab U2 FL.+81.15mPD GL.H-T/7-3	12 13MAR06	25MAR06	0	100	12	-117	-138								
1199	SP.Bldg RC S/Slab 3FL.+87.40mPD GL.H-T/7-3	18 24MAR06	18APR06	0	100	18	-117	-136								
1200	SP.Bldg RC Cols. & Walls to 4FL.GL.H-T/7-3	18 06APR06	29APR06	0	100	18	-80	-134				T				
1201	SP.Bldg RC S/Slab 4FL.+95.30mPD GL.H-T/7-3	18 21APR06	13MAY06	0		18	-80	-132								
1202	SP.Bldg RC Cols. & Walls to 5FL.GL.H-T/7-3	18 08MAY06	27MAY06	0		18	-74	-132								
1203	SP.Bldg RC S/Slab 5FL +102.35mPD GL.H-D/7-1	18 22MAY06	12JUN06	0		18	-74	-132								
1204	SP.Bldg RC Stairs GL.H-T/7-3	18 22MAY06	12JUN06	0		18	-56	-120								
ا BB CARRI	AGEWAY	1 1		1												-
	SP.Bldg - RC Trans Slab 2FL.+80.45mPD GL.H-S/1-2	15 30DEC05A	21FEB06	98	100	2	-118	-143				•				
1209	SP.Bldg RC Cols.& Walls to 3FL.GL.H-T/1-3	18 22FEB06	14MAR06	0	100	18	-118	-146								
		1 1		1	Ì		1			1						

	Activity	Orig	•	Early	%		Rem	Total	Variance	DEC 27	JAN 28	FEB 29		MAR 30	APR 31	MAY 32	JI
ID	Description	Dur	Start	Finish	Compl.	Compl.	Dur	Float	arly Finis	12  19  26	2 9 16 23	30 6 13	20 27	6 13 20	31 27 3 10 17 24	4 1 8 15 22	2 29 5
	IAGEWAY SP.BIdg RC S/Slab 3FL.+87.40mPD GL.H-T/1-3	12	22MAR06	04APR06	0	100	12	-109	-146								
1211	Si .biug No 3/3/ab 3/ E.+07.40/iii b GE.H-1/1-3	12	ZZIVIAINOU	04AF 1000		100	12	-103	-140					_			
1212	SP.Bldg RC Cols.& Walls to 4FL.GL.H-T/1-3	18	29MAR06	22APR06	0	100	18	-70	-146								
1213	SP.Bldg RC S/Slab 4FL.+95.30mPD GL.H-T/1-3	12	13APR06	29APR06	0		12	-70	-146							_	
1214	SP.Bldg RC Cols.& Walls to 5FL.GL.H-T/1-3	18	24APR06	16MAY06	0		18	-70	-146								
1215	SP.Bldg RC S/Slab 5FL +102.35mPD GL.H-T/1-3	9	13MAY06	23MAY06	0		9	-67	-146								•
1216	SP.Bldg RC Stairs GL.H-T/1-3	18	17MAY06	07JUN06	0		18	-70	-143							_	
1210	SP.Bidg RC Stalls GL.H-1/1-3	10	17 WA 106	0/301106	U		10	-70	-143							_	
STRUC	TURAL STEELWORKS						ļ										
	SP.Bldg Crane beams to underside of U2F	12	24APR06	09MAY06	0		12	2	-140								
1210	Diag. Static beams to underside of 521	12	24711 1100	0311111100			12	_	140								
1223	SP.Bldg Crane beams to underside of 3FL	12	04MAY06	18MAY06	0		12	-6	-136								
	, and the second																
<b>ARCHIT</b>	ECTURAL & BUILDER'S WORKS																
ROOFIN	IG & EXTERNAL FACADE																
1260	SP.Bldg.Ext Louvre & cladding 2FL to 3FL	30	22MAY06	26JUN06	0		30	-86	-138								
BUILDE	R'S WORK																
1219	SP.Bldg.W/Proof Tank/Pits & Test GF GL.H-S/10-12	18	22FEB06	14MAR06	0	100	18	-100	-138								
														_			
1220	SP.Bldg.Plinths GL.	12	22FEB06	07MAR06	0	100	12	-100	-138					_			
1526	SP.Bldg. Wet Trades GL	18	08MAR06	28MAR06	0	100	18	-84	-138								
1320	SF.Blug. Wet Hades GL	10	UOIVIARUU	ZOWANOO	0	100	10	-04	-130						_		
1264	SP.Bldg. Wet Trades 1FL	18	15MAR06	04APR06	0	100	18	-90	-138								
				•													
1221	SP.Bldg.Plinths 2FL.	12	06APR06	22APR06	0	100	12	-112	-140								
1265	SP.Bldg. Wet Trades 2FL	18	06APR06	29APR06	0	100	18	-118	-140							-	
															_		
1266	SP.Bldg. Wet Trades 3FL	18	26APR06	18MAY06	0		18	-117	-136						_		
1200		18	19MAY06	09JUN06	0		18	-84	-136							_	
	SD Plda Ext Doors & Windows (frame)		ISIVIATOO	09301100	0		10	-04	-130	-							
	SP.Bldg Ext. Doors & Windows (frame)	18				1			-132	1					1	_	
1552			22MAY06	05JUN06	0		12	-38	<b>-</b>  32								
1552	SP.Bldg Ext. Doors & Windows (frame)  SP.Bldg.Plinths 4FL.	12	22MAY06	05JUN06	0		12	-38	-132	-						_	
1552 1222			22MAY06 22MAY06	05JUN06 12JUN06	0		12	-38	-132	-							

Act.	Activity	Orig	Early	Early	% Comm!	DWP %	Rem	Total	Variance	DEC 27	JAN 28	FEB 29		MAR 30 7 6 13 20 27	APR 31	MAY 32	JUI
ID	Description	Dur	Start	Finish	Compi.	Compi.	Dur	Float	arıy Fınıs	12  19  26	2 9 16 23	30 6 13	20 2	7 6 13 20 27	3 <sub>1</sub> 10 <sub>1</sub> 17 <sub>2</sub> 24 <sub>1</sub>	8 15 22 2	29 5
	ENERAL																
MVAC W																	
	/ER & CONTROL EntSpBldg-MCC, power & control 1st fix	42	09MAY06	27JUN06	0		42	-57	-136								
0743	Emopolog-woo, power a control 13t lix	72	OSIVIATOO	27301100			72	31	-130		-					_	
FS WOR	KS				1	<u> </u>											
	REQUIPMENT																
6028	EntSpBldg-Hydrant Pump & Tank set 1st fix	48	29MAR06	30MAY06	0		48	8	-138								-
TUNNEL F	HYDRANT + HOSE REEL					1											+
6777	EntSpBldg-ENT Tunnel (Hyd/HR) pumps set 1st fix	24	29MAR06	29APR06	0		24	62	-138								
ELECTR	UCAL WORKS																+
	R DISTRIBUTION MAJOR EQPT.																
6027	EntSpBldg-HV power dist. sys 1st fix	36	02MAY06	14JUN06	0		36	-112	-140								
EARTHING	& LIGHTNING PROTECTION	- 1 1		ļ		1											+
6014	EntSpBldg-Earth'g & lightn'g - Earth Mat & Rods	30	04MAY06	09JUN06	0		30	-84	-136								Ŧ
PLUMBI	NG & DRAINAGE WORKS																+
6029	EntSpBldg-Cleansing Water Pumps & Tanks 1st fix	18	29MAR06	22APR06	0		18	56	-138								
IRRIGATIO	N SYSTEM					1											+
	EntSpBldg-irrig. Water Pumps & Tanks 1st fix	18	29MAR06	22APR06	0		18	56	-138								
TCSS C	ONTAINMENT					1	I										+
8480	EntSpBldg - TCSS Contain't for KD5	24	24APR06	23MAY06	0		24	-108	-140								
E&M G/	F					ļ	ļ										+
MVAC W	ORKS																
MECH.VEN	IT./AIR CONDITIONING																
6024	EntSpBldg G/F-AC(1st Fix) mech.vent.	36	29MAR06	16MAY06	0		36	-46	-138								
E&M 1/F		, ,			'	·	'	'									T
MVAC W	ORKS																
	IT./AIR CONDITIONING									]							
6026	EntSpBldg 1F-AC(1st Fix) mech.vent.	42	06APR06	30MAY06	0		42	-58	-138								-
TUNNEL	VENTILATION SYSTEM																T
6753	EntSpBldg 1F-TVF pneumatic 1st fix	24	06APR06	09MAY06	0		24	68	-138								
E&M 2/F						ļ	l 										+
MVAC W	ORKS																
	IT./AIR CONDITIONING																
	EntSpBldg 2F-AC(1st Fix) mech.vent.	36	02MAY06	14JUN06	0		36	-118	-140						•		<del>-</del>
				Ì				1		<b>-</b>			1				


ID	Description									27	28	2	,	30		31		32	
	Describitori	Dur Start	t	Finish	Compl.	Compl.	Dur	Float	arly Finis	12 19 26	28  2  9  16  23	30 6 1	20 27	6 13 20	27 3 1	0 17 24	1 8	15 22	29 5
ELECTRIC	CAL WORKS																		
	B-MAIN DISTRIBUTUION																		
6060 E	EntSpBldg 2F-ES(1st Fix) Main & Sub-main dist.	54 24MAY	06 2	7JUL06	0		54	-118	-140			•							
FINAL CIRC	CUIT																		
6061 E	EntSpBldg 2F-ES(1st Fix) Final Circuit dist.	54 24MAY	06 2	7JUL06	0		54	-118	-140			•							
&M ROC	OF				•	•													
MVAC WO																			
	T./AIR CONDITIONING																		
	EntSpBldg 3F-AC(1st Fix) mech.vent.	30 09MAY	06 13	3JUN06	0		30	-117	-136										
XTERN	AL AREAS		,		ı		1												
PLUMBIN	IG & DRAINAGE																		
IRRIGATION																			
7587 E	EntSpBldg Ext-PD(1st Fix) irrig. sys	24 29MAR	29	9APR06	0		24	74	-138								]		
7588 E	EntSpBldg Ext-PD(2nd Fix) irrig. sys	18 02MAY	06 23	3MAY06	0		18	74	-138							(			
7589 E	EntSpBldg Ext-PD(Final Fix) irrig. sys	12 24MAY	06 07	7JUN06	0		12	74	-138										+
AGLES	S NEST TUNNEL						1												
URMIT	TALS & APPROVALS																		
	PT./ MTRL.DETAIL SUBMITTAL																		
	EntRtNb-Sub.TVS control sys	54 02JUL0	14Δ 20	0MAR06	95	100	25	-158	-265										
														_					
8220 E	EntRtSb&VA-Sub.TVS control sys	54 02JUL0	04A 20	0MAR06	95	100	25	-158	-277				<u> </u>						
8215 E	EntRtNb-Sub.FS AFA & Linear sys	54 05JUL0	04A 24	4FEB06	99	100	5	-200	-461										
8219 E	EntRtSb&VA-Sub.FS AFA & Linear sys	54 05JUL0	04A 24	4FEB06	99	100	5	-200	-470										
8213 E	EntRtNb-Sub.CMCS & ELV sys	78 26AUG	04A 25	5MAR06	98	100	30	-98	-342										
8221 E	EntRtSb&VA-Sub.CMCS & ELV sys	78 26AUG	04A 25	5MAR06	98	100	30	-108	-348										
E&M EQ	PT./MTRL.APPROVAL BY ENGINEER																		
	EntRtSb&VA-App. Tunnel Lgt sys	18 05AUG	04A 08	8MAR06	80	100	15	-203	-366										
6878 E	EntRtNb-App. Tunnel Lgt sys	18 05AUG	04A 11	1MAR06	80	100	18	-200	-366		<u> </u>								
6802 E	EntRtSb&VA-App. LV main & submain dist. sys	18 13AUG	04A 11	1MAR06	80	100	18	-212	-384										
6882 F	EntRtNb-App. LV main & submain dist. sys	18 13AUG	04A 11	1MAR06	80	100	18	-160	-374										




Act.   Activity   Description   Dur   Start   Finish   Compl.   Dur   Start   Finish   Compl.   Dur   Float   Variance   DEC   JAN   FEB   MAR   AFR   MAY   MAY	JUN 3 0 5 /12
SOUTHBOUND TUNNEL & V.A TUNNEL   NORTHBOUND TUNNEL & V.A TUNNEL   TUNNEL   V.A TUNNEL   TUNNEL   V.A	5 12
6786 EntRtSb&VA-Proc & Manuf. FS AFA & Linear sys  180 25MAR05A 12JUN06 40 100 90 -200 -357  6799 EntRtSb&VA-Proc & Manuf. CMCS & ELV sys  180 25MAR05A 08AUG06 20 100 100 -146 -258  6803 EntRtSb&VA-Proc & Manuf. ES Cabling  180 20MAY05A 18JUL06 65 100 120 -212 -306  6809 EntRtSb&VA-Proc & Manuf. Tunnel Lgt sys  120 20JAN06A 29JUN06 0 100 90 -203 -276  6796 EntRtSb&VA-Proc & Manuf. TVS control sys  180 13MAR06 19OCT06 0 100 180 -158 -252  MAJOR EQUIPMENT DELIVERY  TUNNEL  NORTHBOUND TUNNEL  7623 EntRtNb-Del. TVS in Tunnel  72 01DEC05A 23MAY06 60 100 43 -106 -188  SOUTHBOUND TUNNEL & V.A TUNNEL  7620 EntRtSb&VA-Del. TVS in Tunnel  72 12DEC05A 07JUN06 60 100 29 -118 -212  CONSTRUCTION WORKS  TUNNEL LINING	
6799 EntRtSb&VA-Proc & Manuf. CMCS & ELV sys 180 25MAR05A 08AUG06 20 100 100 -146 -258 6803 EntRtSb&VA-Proc & Manuf. ES Cabling 180 20MAY05A 18JUL06 65 100 120 -212 -306 6809 EntRtSb&VA-Proc & Manuf. Tunnel Lgt sys 120 20JAN06A 29JUN06 0 100 90 -203 -276 6796 EntRtSb&VA-Proc & Manuf. TVS control sys 180 13MAR06 19OCT06 0 100 180 -158 -252 6796 EntRtSb&VA-Proc & Manuf. TVS control sys 180 13MAR06 19OCT06 0 100 180 -158 -252 700 100 100 180 -158 -252 700 100 100 180 -158 -252 700 100 100 180 -158 -252 700 100 100 100 100 100 100 100 100 100	
6803 EntRtSb&VA-Proc & Manuf. ES Cabling  180 20MAY05A 18JUL06 65 100 120 -212 -306  6809 EntRtSb&VA-Proc & Manuf. Tunnel Lgt sys 120 20JAN06A 29JUN06 0 100 90 -203 -276  6796 EntRtSb&VA-Proc & Manuf. TVS control sys 180 13MAR06 19OCT06 0 100 180 -158 -252  MAJOR EQUIPMENT DELIVERY  TUNNEL  NORTHBOUND TUNNEL  7623 EntRtNb-Del. TVS in Tunnel 72 01DEC05A 23MAY06 60 100 43 -106 -188  SOUTHBOUND TUNNEL& V.A TUNNEL  7620 EntRtSb&VA-Del. TVS in Tunnel 72 12DEC05A 07JUN06 60 100 29 -118 -212  CONSTRUCTION WORKS  TUNNEL PREPARATION WORKS  TUNNEL LINING	
6803 EntRtSb&VA-Proc & Manuf. ES Cabling  180 20MAY05A 18JUL06 65 100 120 -212 -306  6809 EntRtSb&VA-Proc & Manuf. Tunnel Lgt sys 120 20JAN06A 29JUN06 0 100 90 -203 -276  6796 EntRtSb&VA-Proc & Manuf. TVS control sys 180 13MAR06 19OCT06 0 100 180 -158 -252  MAJOR EQUIPMENT DELIVERY  TUNNEL  NORTHBOUND TUNNEL  7623 EntRtNb-Del. TVS in Tunnel 72 01DEC05A 23MAY06 60 100 43 -106 -188  SOUTHBOUND TUNNEL& V.A TUNNEL  7620 EntRtSb&VA-Del. TVS in Tunnel 72 12DEC05A 07JUN06 60 100 29 -118 -212  CONSTRUCTION WORKS  TUNNEL PREPARATION WORKS  TUNNEL LINING	
6809 EntRtSb&VA-Proc & Manuf. Tunnel Lgt sys  6809 EntRtSb&VA-Proc & Manuf. Tunnel Lgt sys  120 20JAN06A 29JUN06 0 100 90 -203 -276  6796 EntRtSb&VA-Proc & Manuf. TVS control sys  180 13MAR06 19OCT06 0 100 180 -158 -252  MAJOR EQUIPMENT DELIVERY  TUNNEL  NORTHBOUND TUNNEL  7623 EntRtNb-Del. TVS in Tunnel  72 01DEC05A 23MAY06 60 100 43 -106 -188  SOUTHBOUND TUNNEL & V.A TUNNEL  7620 EntRtSb&VA-Del. TVS in Tunnel  72 12DEC05A 07JUN06 60 100 29 -118 -212  CONSTRUCTION WORKS  TUNNEL PREPARATION WORKS  TUNNEL LINING	
6796 EntRtSb&VA-Proc & Manuf. TVS control sys 180 13MAR06 19OCT06 0 100 180 -158 -252  MAJOR EQUIPMENT DELIVERY  TUNNEL  NORTHBOUND TUNNEL  7623 EntRtNb-Del. TVS in Tunnel 72 01DEC05A 23MAY06 60 100 43 -106 -188  SOUTHBOUND TUNNEL & V.A TUNNEL  7620 EntRtSb&VA-Del. TVS in Tunnel 72 12DEC05A 07JUN06 60 100 29 -118 -212  CONSTRUCTION WORKS  TUNNEL PREPARATION WORKS  TUNNEL LINING	
6796 EntRtSb&VA-Proc & Manuf. TVS control sys 180 13MAR06 19OCT06 0 100 180 -158 -252  MAJOR EQUIPMENT DELIVERY  TUNNEL  NORTHBOUND TUNNEL  7623 EntRtNb-Del. TVS in Tunnel 72 01DEC05A 23MAY06 60 100 43 -106 -188  SOUTHBOUND TUNNEL & V.A TUNNEL  7620 EntRtSb&VA-Del. TVS in Tunnel 72 12DEC05A 07JUN06 60 100 29 -118 -212  CONSTRUCTION WORKS  TUNNEL PREPARATION WORKS  TUNNEL LINING	
MAJOR EQUIPMENT DELIVERY  TUNNEL  NORTHBOUND TUNNEL  7623 EntRtNb-Del. TVS in Tunnel  72 01DEC05A 23MAY06 60 100 43 -106 -188  SOUTHBOUND TUNNEL & V.A TUNNEL  7620 EntRtSb&VA-Del. TVS in Tunnel  72 12DEC05A 07JUN06 60 100 29 -118 -212  CONSTRUCTION WORKS  TUNNEL PREPARATION WORKS  TUNNEL LINING	
MAJOR EQUIPMENT DELIVERY  TUNNEL  NORTHBOUND TUNNEL  7623 EntRtNb-Del. TVS in Tunnel  72 01DEC05A 23MAY06 60 100 43 -106 -188  SOUTHBOUND TUNNEL & V.A TUNNEL  7620 EntRtSb&VA-Del. TVS in Tunnel  72 12DEC05A 07JUN06 60 100 29 -118 -212  CONSTRUCTION WORKS  TUNNEL PREPARATION WORKS  TUNNEL LINING	
TUNNEL  NORTHBOUND TUNNEL  7623 EntRtNb-Del. TVS in Tunnel  72 01DEC05A 23MAY06 60 100 43 -106 -188  SOUTHBOUND TUNNEL & V.A TUNNEL  7620 EntRtSb&VA-Del. TVS in Tunnel  72 12DEC05A 07JUN06 60 100 29 -118 -212  CONSTRUCTION WORKS  TUNNEL PREPARATION WORKS  TUNNEL LINING	
TUNNEL  NORTHBOUND TUNNEL  7623 EntRtNb-Del. TVS in Tunnel  72 01DEC05A 23MAY06 60 100 43 -106 -188  SOUTHBOUND TUNNEL & V.A TUNNEL  7620 EntRtSb&VA-Del. TVS in Tunnel  72 12DEC05A 07JUN06 60 100 29 -118 -212  CONSTRUCTION WORKS  TUNNEL PREPARATION WORKS  TUNNEL LINING	
NORTHBOUND TUNNEL         7623 EntRtNb-Del. TVS in Tunnel         72 01DEC05A         23MAY06         60 100 43 -106 -188           SOUTHBOUND TUNNEL & V.A TUNNEL           7620 EntRtSb&VA-Del. TVS in Tunnel         72 12DEC05A         07JUN06 60 100 29 -118 -212           CONSTRUCTION WORKS           TUNNEL PREPARATION WORKS           TUNNEL LINING	
7623 EntRtNb-Del. TVS in Tunnel 72 01DEC05A 23MAY06 60 100 43 -106 -188  SOUTHBOUND TUNNEL & V.A TUNNEL  7620 EntRtSb&VA-Del. TVS in Tunnel 72 12DEC05A 07JUN06 60 100 29 -118 -212  CONSTRUCTION WORKS  TUNNEL PREPARATION WORKS  TUNNEL LINING	
SOUTHBOUND TUNNEL & V.A TUNNEL  7620 EntRtSb&VA-Del. TVS in Tunnel  72 12DEC05A 07JUN06 60 100 29 -118 -212  CONSTRUCTION WORKS  TUNNEL PREPARATION WORKS  TUNNEL LINING	
7620 EntRtSb&VA-Del. TVS in Tunnel         72 12DEC05A         07JUN06         60 100 29 -118 -212           CONSTRUCTION WORKS           TUNNEL PREPARATION WORKS           TUNNEL LINING	
CONSTRUCTION WORKS  TUNNEL PREPARATION WORKS  TUNNEL LINING	
TUNNEL PREPARATION WORKS TUNNEL LINING	
TUNNEL PREPARATION WORKS TUNNEL LINING	
TUNNEL LINING	
SOUTH PORTAL	
3320 Demobilise lining form NB (from NP) at VA/CP7	
3321 Demobilise lining form NB (from SP) at VA/CP7 12 20FFB06 04MAR06 0 100 12 649 -135	
3321 Demobilise lining form NB (from SP) at VA/CP7	
3736 Demobilise lining form SB (from NP) at VA/CP7 12 27FEB06 11MAR06 0 100 12 643 -143	
3323 Demobilise OHVD form NB (from SP) at VA/CP7	
3739 Demobilise OHVD form SB (from NP) at VA/CP7	
3735 Demobilise lining form SB (from SP) at VA/CP7 12 07APR06 24APR06 0 100 12 610 -179	
3733 Demobilise liming form 3B (from 3P) at VA/CP7 12 07APR00 24APR00 0 100 12 010 -179	
3322 Demobilise OHVD form NB (from NP) at VA/CP7	
3738 Demobilise OHVD form SB (from SP) at VA/CP7 12 27APR06 12MAY06 0 100 12 608 -181	
NORTHBOUND TUNNEL DRIVE	
TUNNEL INVERT	
NORTH PORTAL	
3188 NB exc.grnd/foul water drain trough 118m(fr.NP) 39 17JAN06A 14FEB06A 100 100 0 -190	
3345 NB Foulwater Gulley ENF-20 to ENF-21 [49m] 11 17JAN06A 24JAN06A 100 100 0 -100	

Act		1										_					_						
SOCIAL MARCINE.   11   SASAN IN Fourwater Coulley ENF-10 to ENF-20 (40m)   11   06FEB0GA   14FEB0GA   100   100   0   -100   100   3344   NF Poulwater Coulley ENF-18 to ENF-19 (40m)   11   20FEB0G   03MARG6   0   100   11   -2   -104   1034   10		The state of the s	_								07		20			10		20		24	20		22
3344 NS Foulwater Guiley ENF-19 to ENF-20 (4em)  3345 NS Foulwater Guiley ENF-18 to ENF-19 (4em)  341 NS Ground water ENG-21 to ENG-22 (5em)  342 NS Ground water ENG-21 to ENG-22 (4em)  343 NS Ground water ENG-21 to ENG-22 (4em)  343 NS Ground water ENG-21 to ENG-22 (4em)  344 NS Ground water ENG-21 to ENG-22 (4em)  345 NS Ground water ENG-19 to ENG-22 (4em)  346 NS Ground water ENG-19 to ENG-22 (4em)  347 NS Ground water ENG-18 to ENG-29 (4em)  348 NS Ground water ENG-18 to ENG-29 (4em)  349 NS Ground water ENG-18 to ENG-29 (5em)  340 NS Ground water ENG-18 to ENG-29 (5em)  341 NS exe grandfoul water drain trough 255 m(fr.SP)  321 NS exe grandfoul water drain trough 90 m(fr.SP)  321 NS exe grandfoul water drain trough 90 m(fr.SP)  321 NS exe grandfoul water drain trough 90 m(fr.SP)  321 NS exe grandfoul water drain trough 90 m(fr.SP)  321 NS exe grandfoul water drain trough 199 m(fr.SP)  321 NS exe grandfoul water drain trough 199 m(fr.SP)  321 NS exe grandfoul water drain trough 199 m(fr.SP)  321 NS exe grandfoul water drain trough 199 m(fr.SP)  321 NS exe grandfoul water drain trough 199 m(fr.SP)  322 NS Invert Cleaning (fr.SP) 220 September 199 m(fr.SP)  323 NS Invert Cleaning (fr.SP) 190 22 3 September 199 m(fr.SP)  323 NS Invert Cleaning (fr.SP) 190 22 3 September 199 m(fr.SP)  324 NS Foulwater Guiley ENF-4 to ENF-5 (5tm)  325 NS Invert Cleaning (fr.SP) 100 ENF-1 (4em)  326 NS Foulwater Guiley ENF-4 to ENF-5 (5tm)  327 NS Foulwater Guiley ENF-4 to ENF-5 (5tm)  328 NS Foulwater Guiley ENF-4 to ENF-5 (5tm)  329 NS Foulwater Guiley ENF-4 to ENF-5 (5tm)  331 NS Foulwater Guiley ENF-6 to ENF-7 (4em)  3320 NS Foulwater Guiley ENF-6 to ENF-7 (4em)  3330 NS Foulwater Guiley ENF-7 (5tm)  344 NS Foulwater Guiley ENF-7 (5tm)  355 NS Foulwater Guiley ENF-7 (5tm)  357 NS Foulwater Guiley ENF-7 (5tm)  358 NS Foulwater Guiley ENF-7 (5tm)  359 NS Foulwater Guiley ENF-7 (5tm)  350 NS Foulwater Guiley ENF-7 (5tm)		•	Dur	Start	Finish	Compl.	Compl.	Dur	Float	arly Finis	12  19  26	2 (	9 16	23 30	) <sub>[</sub> 6 <sub>[</sub> 7	3 20	27 6	13 20	27	3 10 17 24	l <sub>1</sub> 8 <sub>1</sub> 15	22 29	5 12
3343 NB Foulwater Guilley ENF-18 to ENF-19 [46m] 11 20FEB06 03MAR06 0 100 11 -2 -1-104   3452 NB Ground water ENG-21 to ENG-22 [5tm] 11 13JAN06A 25JAN06A 100 100 0 -1-115   3451 NB Ground water ENG-21 to ENG-22 [14m] 11 07FEB06A 15FEB06A 100 100 0 -1-115   3450 NB Ground water ENG-19 to ENG-29 [49m] 11 07FEB06A 15FEB06A 100 100 0 -1-115   3450 NB Ground water ENG-19 to ENG-29 [49m] 11 04MAR06 16MAR06 0 100 11 -13 -118   3450 NB Ground water drain trough 253m(ft.SF) 50 17JAN06A 10FEB06A 100 100 11 -13 -118   3501N NB exc.gmd/foul water drain trough 253m(ft.SF) 27 15JAN06A 10FEB06A 100 100 0 -2-257   3210 NB exc.gmd/foul water drain trough 95m(ft.SF) 27 15JAN06A 10FEB06A 100 100 0 -2-257   3211 NB exc.gmd/foul water drain trough 196m(ft.SF) 37 20FEB06 03AAR06 0 0 100 1 18 65 -238   3213 NB exc.gmd/foul water drain trough 196m(ft.SF) 37 20FEB06 03AAR06 0 0 100 0 -2-257   3216 NB Invert Cleaning (ft.SF) 146m 2 24 15MAR06 12AAR06 0 100 20 24 -2-26   3218 NB Invert Cleaning (ft.SF) 146m 2 24 15MAR06 12AAR06 0 100 20 24 -2-26   3218 NB Invert Cleaning (ft.SF) 199m 2 2 13AAR06A 12AAR06 0 100 20 24 -2-27   3220 NB Invert Cleaning (ft.SF) 199m 2 2 13AAR06 0 122 24 -2-27   3220 NB Invert Cleaning (ft.SF) 199m 2 2 15MAY06 10JAN06A 0 0 100 0 1-2-2-27   3220 NB Invert Cleaning (ft.SF) 199m 1 1 13JAN06A 25JAN06A 100 100 0 1-2-2-27   3220 NB Invert Cleaning (ft.SF) 10FT 10 ENF-2 [5fm] 11 13JAN06A 25JAN06A 100 100 0 1-2-2-27   3220 NB Foulwater Guilley ENF-1 to ENF-5 [5fm] 11 13JAN06A 25JAN06A 100 100 0 1-2-2-27   3230 NB Foulwater Guilley ENF-1 to ENF-5 [5fm] 11 13JAN06A 25JAN06A 100 100 0 1-2-2-27   3230 NB Foulwater Guilley ENF-1 to ENF-5 [5fm] 11 13JAN06A 25JAN06A 100 100 0 1-2-2-27   3230 NB Foulwater Guilley ENF-1 to ENF-5 [5fm] 11 13JAN06A 25JAN06A 100 100 0 1-2-2-27   3230 NB Foulwater Guilley ENF-1 to ENF-5 [5fm] 11 23JAN06A 05FEB06A 100 100 0 1-2-2-27   3230 NB Foulwater Guilley ENF-7 to ENF-7 [44m] 10 24JAN06A 05FEB06A 100 100 0 1-164   3331 NB Foulwater Guilley ENF-7 to ENF-7 [44m] 10 24JAN06A 05FEB06A 100 100 0 1-1			44	OCEEDOCA	4455000	100	100			100						-							İ
3432 NB Ground water ENG-21 to ENG-22 [Som] 11 18JAN06A 25JAN06A 100 100 0115  3431 NB Ground water ENG-20 to ENG-20 [49m] 11 07FEB06A 15FEB06A 100 100 0115  3430 NB Ground water ENG-19 to ENG-20 [49m] 11 20FEB06 03MAR06 0 100 11 13 -118  3429 NB Ground water ENG-19 to ENG-19 [50m] 11 04MAR06 16MAR06 0 100 11 13 -118  3429 NB Ground water drain trough 25Sm(ft SP) 50 17JAN06A 10FEB06A 100 100 0237  3210 NB exc.gmodfoul water drain trough 95m(ft SP) 27 18JAN06A 11FEB06A 100 100 0232  3211 NB exc.gmodfoul water drain trough 90m(ft SP) 21 06FEB06A 14FEB06A 100 100 0265  3213 NB exc.gmodfoul water drain trough 196m(ft SP) 37 20FEB06 03APR06 0 . 100 10 0265  3214 NB exc.gmodfoul water drain trough 196m(ft SP) 37 20FEB06 03APR06 0 . 100 012 -291  3216 NB Invert Cleaning [ft SP] 253m 18 25JAN06A 18FEB06 0 . 100 012 -291  3217 NB Invert Cleaning [ft SP] 146m 24 15MAR06 12APR06 0 . 100 24 24 -279  3218 NB Invert Cleaning [ft SP] 190m 22 13FMAY06 10JAN06A 022 24 -279  3220 NB Invert Cleaning [ft SP] 190m 22 13HAN06 100 100 0227  3220 NB Invert Cleaning [ft SP] 190m 22 13HAN06 100 100 0227  3220 NB Invert Cleaning [ft SP] 15 to ENF-5 [51m] 11 13JAN06A 25JAN06A 100 100 0170  3320 NB Foulwater Guiley ENF-1 to ENF-5 [51m] 11 13JAN06A 25JAN06A 100 100 0170  3320 NB Foulwater Guiley ENF-7 to ENF-7 [44m] 10 17JAN06A 27JAN06A 100 100 0170  3330 NB Foulwater Guiley ENF-7 to ENF-7 [44m] 10 2JAN06A 08FEB06A 100 100 0164  3331 NB Foulwater Guiley ENF-7 to ENF-7 [44m] 10 2JAN06A 08FEB06A 100 100 0164  3331 NB Foulwater Guiley ENF-7 to ENF-7 [44m] 10 2JAN06A 08FEB06A 100 100 0164	3344	NB Foulwater Gulley ENF-19 to ENF-20 [49m]	11	06FEB06A	14FEB06A	100	100	0		-100						-							I
3432 NB Ground water ENG-21 to ENG-22 [Som] 11 18JAN06A 25JAN06A 100 100 0115  3431 NB Ground water ENG-20 to ENG-20 [49m] 11 07FEB06A 15FEB06A 100 100 0115  3430 NB Ground water ENG-19 to ENG-20 [49m] 11 20FEB06 03MAR06 0 100 11 13 -118  3429 NB Ground water ENG-19 to ENG-19 [50m] 11 04MAR06 16MAR06 0 100 11 13 -118  3429 NB Ground water drain trough 25Sm(ft SP) 50 17JAN06A 10FEB06A 100 100 0237  3210 NB exc.gmodfoul water drain trough 95m(ft SP) 27 18JAN06A 11FEB06A 100 100 0232  3211 NB exc.gmodfoul water drain trough 90m(ft SP) 21 06FEB06A 14FEB06A 100 100 0265  3213 NB exc.gmodfoul water drain trough 196m(ft SP) 37 20FEB06 03APR06 0 . 100 10 0265  3214 NB exc.gmodfoul water drain trough 196m(ft SP) 37 20FEB06 03APR06 0 . 100 012 -291  3216 NB Invert Cleaning [ft SP] 253m 18 25JAN06A 18FEB06 0 . 100 012 -291  3217 NB Invert Cleaning [ft SP] 146m 24 15MAR06 12APR06 0 . 100 24 24 -279  3218 NB Invert Cleaning [ft SP] 190m 22 13FMAY06 10JAN06A 022 24 -279  3220 NB Invert Cleaning [ft SP] 190m 22 13HAN06 100 100 0227  3220 NB Invert Cleaning [ft SP] 190m 22 13HAN06 100 100 0227  3220 NB Invert Cleaning [ft SP] 15 to ENF-5 [51m] 11 13JAN06A 25JAN06A 100 100 0170  3320 NB Foulwater Guiley ENF-1 to ENF-5 [51m] 11 13JAN06A 25JAN06A 100 100 0170  3320 NB Foulwater Guiley ENF-7 to ENF-7 [44m] 10 17JAN06A 27JAN06A 100 100 0170  3330 NB Foulwater Guiley ENF-7 to ENF-7 [44m] 10 2JAN06A 08FEB06A 100 100 0164  3331 NB Foulwater Guiley ENF-7 to ENF-7 [44m] 10 2JAN06A 08FEB06A 100 100 0164  3331 NB Foulwater Guiley ENF-7 to ENF-7 [44m] 10 2JAN06A 08FEB06A 100 100 0164	2242	ND Faulturator Cullou FNF 40 to FNF 40 [40m]	44	2055500	OOMAN DOC	0	100	44	2	101													I
3431 NB Ground water ENG-20 to ENG-21 [49m] 11 07FEB06A 15FEB06A 100 100 0115    3430 NB Ground water ENG-19 to ENG-20 [49m] 11 20FEB06 03MAR06 0 100 11 -13 -118    3429 NB Ground water ENG-18 to ENG-19 [50m] 11 04MAR06 16MAR06 0 100 11 -13 -118    300MH PONTAL   3210 NB exc.gmd/floul water drain trough 255mt(r.SP) 50 17JAN06A 10FEB06A 100 100 0 -287    3212 NB exc.gmd/floul water drain trough 146mt(r.SP) 27 18JAN06A 11FEB06A 100 100 0 -285    3213 NB exc.gmd/floul water drain trough 100m(r.SP) 18 20FEB06 11MAR06 0 -18 65    3214 NB exc.gmd/floul water drain trough 100m(r.SP) 18 20FEB06 11MAR06 0 -18 65    3216 NB Invert Cleaning (r.SP) 255m 11 2 2JAN06A 18FEB06 0 100 2 2 2 4 -286    3217 NB Invert Cleaning (r.SP) 190m 2 20FEB06 14MAR06 0 100 2 2 2 4 -279    3218 NB Invert Cleaning (r.SP) 190m 2 15MAR06 12APR06 0 100 2 2 2 4 -279    3220 NB Invert Cleaning (r.SP) 190m 2 15MAR06 10JUN06 0 2 2 2 4 -279    3220 NB Invert Cleaning (r.SP) 190m 2 15MAR06 10JUN06 0 2 2 2 4 -279    3220 NB Invert Cleaning (r.SP) 190m 2 2 15MAR06 10JUN06 0 2 2 2 4 -279    3220 NB Invert Cleaning (r.SP) 190m 2 2 15MAR06 10JUN06 0 2 2 2 2 4 -279    3220 NB Invert Cleaning (r.SP) 190m 2 2 15MAR06 10JUN06 0 2 2 2 2 4 -279    3220 NB Invert Cleaning (r.SP) 190m 2 2 15MAR06 10JUN06 0 2 2 2 2 4 -279    3220 NB Invert Cleaning (r.SP) 190m 2 2 15MAR06 10JUN06 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	3343	INB Foulwater Gulley ENF-18 to ENF-19 [49m]	111	20FEB06	USIVIARU6	0	100	11	-2	-104						_							I
3431 NB Ground water ENG-20 to ENG-21 [49m] 11 07FEB06A 15FEB06A 100 100 0115    3430 NB Ground water ENG-19 to ENG-20 [49m] 11 20FEB06 03MAR06 0 100 11 -13 -118    3429 NB Ground water ENG-18 to ENG-19 [50m] 11 04MAR06 16MAR06 0 100 11 -13 -118    300MH PONTAL   3210 NB exc.gmd/floul water drain trough 255mt(r.SP) 50 17JAN06A 10FEB06A 100 100 0 -287    3212 NB exc.gmd/floul water drain trough 146mt(r.SP) 27 18JAN06A 11FEB06A 100 100 0 -285    3213 NB exc.gmd/floul water drain trough 100m(r.SP) 18 20FEB06 11MAR06 0 -18 65    3214 NB exc.gmd/floul water drain trough 100m(r.SP) 18 20FEB06 11MAR06 0 -18 65    3216 NB Invert Cleaning (r.SP) 255m 11 2 2JAN06A 18FEB06 0 100 2 2 2 4 -286    3217 NB Invert Cleaning (r.SP) 190m 2 20FEB06 14MAR06 0 100 2 2 2 4 -279    3218 NB Invert Cleaning (r.SP) 190m 2 15MAR06 12APR06 0 100 2 2 2 4 -279    3220 NB Invert Cleaning (r.SP) 190m 2 15MAR06 10JUN06 0 2 2 2 4 -279    3220 NB Invert Cleaning (r.SP) 190m 2 15MAR06 10JUN06 0 2 2 2 4 -279    3220 NB Invert Cleaning (r.SP) 190m 2 2 15MAR06 10JUN06 0 2 2 2 4 -279    3220 NB Invert Cleaning (r.SP) 190m 2 2 15MAR06 10JUN06 0 2 2 2 2 4 -279    3220 NB Invert Cleaning (r.SP) 190m 2 2 15MAR06 10JUN06 0 2 2 2 2 4 -279    3220 NB Invert Cleaning (r.SP) 190m 2 2 15MAR06 10JUN06 0 2 2 2 2 4 -279    3220 NB Invert Cleaning (r.SP) 190m 2 2 15MAR06 10JUN06 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	2422	ND Cround water ENC 24 to ENC 22 [50m]	11	40 14 1100 4	OF LANIOCA	100	100	_		115													i
3430 NB Ground water ENG-19 to ENG-20 [49m] 11 20FEB06 03MAR06 0 100 11 -13 -118  3420 NB Ground water ENG-18 to ENG-19 [50m] 11 04MAR06 16MAR06 0 100 11 -13 -118  SOUTH FORTIAL 3210 NB exc.gmd/foul water drain trough 253m(ft.5P) 50 17JAN06A 10FEB06A 100 100 0 -287  3212 NB exc.gmd/foul water drain trough 146m(ft.5P) 27 18JAN06A 11FEB06A 100 100 0 -285  3213 NB exc.gmd/foul water drain trough 190m(ft.5P) 21 06FEB06A 14FEB06A 100 100 0 -265  3213 NB exc.gmd/foul water drain trough 190m(ft.5P) 18 20FEB06 11MAR06 0 18 65 -238  3214 NB exc.gmd/foul water drain trough 190m(ft.5P) 37 20FEB06 30APR06 0 38 7 3 -227  3216 NB Invert Cleaning (ft.5P) 253m 18 25JAN06A 18FEB06 0 100 0 0 -12 291  3217 NB Invert Cleaning (ft.5P) 146m 24 15MAR06 12APR06 0 100 24 24 -279  3218 NB Invert Cleaning (ft.5P) 190m 22 13APR06 13MAY06 0 22 24 -279  3220 NB Invert Cleaning (ft.5P) 190m 23 15MAY06 10JUN06 0 23 24 -276  3220 NB Invert Cleaning (ft.5P) 190m 23 15MAY06 10JUN06 0 23 24 -276  3232 NB Foulwater Gulley ENF-14 to ENF-5 [51m] 11 13JAN08A 20JAN08A 100 100 0 -176  3324 NB Foulwater Gulley ENF-7 to ENF-6 [51m] 11 13JAN08A 20JAN08A 100 100 0 -170  3325 NB Foulwater Gulley ENF-7 to ENF-6 [51m] 11 2JAN08A 26JAN08A 100 100 0 -164  3330 NB Foulwater Gulley ENF-7 to ENF-7 (44m) 10 2JAN08A 08FEB06A 100 0 0 -163	3432	INB Ground water ENG-21 to ENG-22 [50ff]	' '	ISJANUSA	25JANU6A	100	100	U		-115													I
3430 NB Ground water ENG-19 to ENG-20 [49m] 11 20FEB06 03MAR06 0 100 11 -13 -118  3420 NB Ground water ENG-18 to ENG-19 [50m] 11 04MAR06 16MAR06 0 100 11 -13 -118  SOUTH FORTIAL 3210 NB exc.gmd/foul water drain trough 253m(ft.5P) 50 17JAN06A 10FEB06A 100 100 0 -287  3212 NB exc.gmd/foul water drain trough 146m(ft.5P) 27 18JAN06A 11FEB06A 100 100 0 -285  3213 NB exc.gmd/foul water drain trough 190m(ft.5P) 21 06FEB06A 14FEB06A 100 100 0 -265  3213 NB exc.gmd/foul water drain trough 190m(ft.5P) 18 20FEB06 11MAR06 0 18 65 -238  3214 NB exc.gmd/foul water drain trough 190m(ft.5P) 37 20FEB06 30APR06 0 38 7 3 -227  3216 NB Invert Cleaning (ft.5P) 253m 18 25JAN06A 18FEB06 0 100 0 0 -12 291  3217 NB Invert Cleaning (ft.5P) 146m 24 15MAR06 12APR06 0 100 24 24 -279  3218 NB Invert Cleaning (ft.5P) 190m 22 13APR06 13MAY06 0 22 24 -279  3220 NB Invert Cleaning (ft.5P) 190m 23 15MAY06 10JUN06 0 23 24 -276  3220 NB Invert Cleaning (ft.5P) 190m 23 15MAY06 10JUN06 0 23 24 -276  3232 NB Foulwater Gulley ENF-14 to ENF-5 [51m] 11 13JAN08A 20JAN08A 100 100 0 -176  3324 NB Foulwater Gulley ENF-7 to ENF-6 [51m] 11 13JAN08A 20JAN08A 100 100 0 -170  3325 NB Foulwater Gulley ENF-7 to ENF-6 [51m] 11 2JAN08A 26JAN08A 100 100 0 -164  3330 NB Foulwater Gulley ENF-7 to ENF-7 (44m) 10 2JAN08A 08FEB06A 100 0 0 -163	2424	ND Cround water ENC 20 to ENC 24 [40m]	11	0755000	4555D00A	100	100	_		115						_							
3429 NB Ground water ENG-18 to ENG-19 [50m] 11 04MAR06 16MAR06 0 100 11 -13 -118    SOUTH FORTAL.  3210 NB exc.grad/doul water drain trough 253m(tf.SP) 50 17JAN06A 10FEB06A 100 100 0 287    3212 NB exc.grad/doul water drain trough 148m(tf.SP) 27 18JAN06A 11FEB06A 100 100 0 232    3211 NB exc.grad/doul water drain trough 99m(tf.SP) 21 06FEB06A 14FEB06A 100 100 0 265    3213 NB exc.grad/doul water drain trough 199m(tf.SP) 18 20FEB06 11MAR06 0 18 65 238    3214 NB exc.grad/doul water drain trough 199m(tf.SP) 37 20FEB06 03APR06 0 37 73 227    3216 NB Invert Cleaning [tf.SP] 253m 18 25JAN06A 18FEB06 0 100 0 -12 291    3217 NB Invert Cleaning [tf.SP] 146m 20 20FEB06 14MAR06 0 100 20 24 24 286    33218 NB Invert Cleaning [tf.SP] 199m 20 20FEB06 14MAR06 0 100 20 24 24 279    3220 NB Invert Cleaning [tf.SP] 199m 23 15MAR06 12APR06 0 100 24 24 279    3220 NB Invert Cleaning [tf.SP] 199m 23 15MAR06 12APR06 0 100 0 176    3328 NB Foulwater Guiley ENF-4 to ENF-5 [51m] 11 13JAN06A 20JAN06A 100 100 0 176    3329 NB Foulwater Guiley ENF-14 to ENF-5 [51m] 11 18JAN06A 25JAN06A 100 100 0 170    3329 NB Foulwater Guiley ENF-15 to ENF-6 [51m] 11 18JAN06A 25JAN06A 100 100 0 170    3329 NB Foulwater Guiley ENF-16 ENF-7 [51m] 11 23JAN06A 08FEB06A 100 100 0 1664    3330 NB Foulwater Guiley ENF-8 to ENF-7 [44m] 10 24JAN06A 08FEB06A 100 0 0 1664	3431	IND Glound water ENG-20 to ENG-21 [49ff]	1 ' '	UTFEBUOA	ISPEDUOA	100	100	U		-115						_							i
3429 NB Ground water ENG-18 to ENG-19 [50m] 11 04MAR06 16MAR06 0 100 11 -13 -118    SOUTH FORTAL.  3210 NB exc.grad/doul water drain trough 253m(tf.SP) 50 17JAN06A 10FEB06A 100 100 0 287    3212 NB exc.grad/doul water drain trough 148m(tf.SP) 27 18JAN06A 11FEB06A 100 100 0 232    3211 NB exc.grad/doul water drain trough 99m(tf.SP) 21 06FEB06A 14FEB06A 100 100 0 265    3213 NB exc.grad/doul water drain trough 199m(tf.SP) 18 20FEB06 11MAR06 0 18 65 238    3214 NB exc.grad/doul water drain trough 199m(tf.SP) 37 20FEB06 03APR06 0 37 73 227    3216 NB Invert Cleaning [tf.SP] 253m 18 25JAN06A 18FEB06 0 100 0 -12 291    3217 NB Invert Cleaning [tf.SP] 146m 20 20FEB06 14MAR06 0 100 20 24 24 286    33218 NB Invert Cleaning [tf.SP] 199m 20 20FEB06 14MAR06 0 100 20 24 24 279    3220 NB Invert Cleaning [tf.SP] 199m 23 15MAR06 12APR06 0 100 24 24 279    3220 NB Invert Cleaning [tf.SP] 199m 23 15MAR06 12APR06 0 100 0 176    3328 NB Foulwater Guiley ENF-4 to ENF-5 [51m] 11 13JAN06A 20JAN06A 100 100 0 176    3329 NB Foulwater Guiley ENF-14 to ENF-5 [51m] 11 18JAN06A 25JAN06A 100 100 0 170    3329 NB Foulwater Guiley ENF-15 to ENF-6 [51m] 11 18JAN06A 25JAN06A 100 100 0 170    3329 NB Foulwater Guiley ENF-16 ENF-7 [51m] 11 23JAN06A 08FEB06A 100 100 0 1664    3330 NB Foulwater Guiley ENF-8 to ENF-7 [44m] 10 24JAN06A 08FEB06A 100 0 0 1664	2420	NP Ground water ENG 10 to ENG 20 [40m]	11	2055506	03111 D06	0	100	11	12	110						_							I
SOUTH PORTAL.  3210 NB exc.grand/foul water drain trough 253m(fr.SP) 50 17JAN06A 10FEB06A 100 100 0 .227  3212 NB exc.grand/foul water drain trough 90m(fr.SP) 27 18JAN06A 11FEB06A 100 100 0 .225  3211 NB exc.grand/foul water drain trough 90m(fr.SP) 21 06FEB06A 14FEB06A 100 100 0 .265  3213 NB exc.grand/foul water drain trough 99m(fr.SP) 18 20FEB06 11MAR06 0 18 65 .238  3214 NB exc.grand/foul water drain trough 99m(fr.SP) 37 20FEB06 .03AFR06 0 .37 73 .227  3216 NB Invert Cleaning [fr.SP] 253m 18 25JAN06A 18FEB06 0 100 0 -12 .291  3217 NB Invert Cleaning [fr.SP] 90m 20 20FEB06 .14MAR06 0 100 20 24 .286  3218 NB Invert Cleaning [fr.SP] 146m 24 15MAR06 .12AFR06 0 100 24 24 .279  3219 NB Invert Cleaning [fr.SP] 100m 22 13APR06 .13MAY06 0 .22 24 .226  3220 NB Invert Cleaning [fr.SP] 199m 23 15MAY06 0 .22 24 .226  3328 NB Foulivater Guilley ENF-4 to ENF-5 [51m] 11 13JAN06A .20JAN06A 100 100 0 .176  3324 NB Foulivater Guilley ENF-14 to ENF-5 [51m] 11 13JAN06A .20JAN06A 100 100 0 .170  3325 NB Foulivater Guilley ENF-16 ENF-7 [44m] 10 17JAN06A .27JAN06A 100 100 0 .164  3330 NB Foulivater Guilley ENF-6 to ENF-7 [44m] 10 24JAN06A .06FEB06A .100 100 0 .164  3331 NB Foulivater Guilley ENF-6 to ENF-7 [44m] 10 24JAN06A .06FEB06A .100 0 0 .163	3430	NB Glound water ENG-19 to ENG-20 [49III]	' '	2016000	USIVIARUU	0	100	11	-13	-110						T	T						i
SOUTH PORTAL.  3210 NB exc.grand/foul water drain trough 253m(fr.SP) 50 17JAN06A 10FEB06A 100 100 0 .227  3212 NB exc.grand/foul water drain trough 90m(fr.SP) 27 18JAN06A 11FEB06A 100 100 0 .225  3211 NB exc.grand/foul water drain trough 90m(fr.SP) 21 06FEB06A 14FEB06A 100 100 0 .265  3213 NB exc.grand/foul water drain trough 99m(fr.SP) 18 20FEB06 11MAR06 0 18 65 .238  3214 NB exc.grand/foul water drain trough 99m(fr.SP) 37 20FEB06 .03AFR06 0 .37 73 .227  3216 NB Invert Cleaning [fr.SP] 253m 18 25JAN06A 18FEB06 0 100 0 -12 .291  3217 NB Invert Cleaning [fr.SP] 90m 20 20FEB06 .14MAR06 0 100 20 24 .286  3218 NB Invert Cleaning [fr.SP] 146m 24 15MAR06 .12AFR06 0 100 24 24 .279  3219 NB Invert Cleaning [fr.SP] 100m 22 13APR06 .13MAY06 0 .22 24 .226  3220 NB Invert Cleaning [fr.SP] 199m 23 15MAY06 0 .22 24 .226  3328 NB Foulivater Guilley ENF-4 to ENF-5 [51m] 11 13JAN06A .20JAN06A 100 100 0 .176  3324 NB Foulivater Guilley ENF-14 to ENF-5 [51m] 11 13JAN06A .20JAN06A 100 100 0 .170  3325 NB Foulivater Guilley ENF-16 ENF-7 [44m] 10 17JAN06A .27JAN06A 100 100 0 .164  3330 NB Foulivater Guilley ENF-6 to ENF-7 [44m] 10 24JAN06A .06FEB06A .100 100 0 .164  3331 NB Foulivater Guilley ENF-6 to ENF-7 [44m] 10 24JAN06A .06FEB06A .100 0 0 .163	3/120	NB Ground water ENG-18 to ENG-19 [50m]	11	04MAP06	16MAP06	0	100	11	-13	-11Ω													I
3210 NB exc.gmd/roul water drain trough 253m(fr.SP)	3423	NB Glound water ENG-16 to ENG-19 [50m]	1 ' '	04IVIAIX00	TOWAROO	0	100		-13	-110								_					I
3210 NB exc.gmd/roul water drain trough 253m(fr.SP)	SOUTH P	ORTAL	-		l	1		ļ															
3212 NB exc.gmd/foul water drain trough 146m(fr.SP)			50	17JAN06A	10FEB06A	100	100	0		-287													1
3211 NB exc.grnd/foul water drain trough 90m(fr.SP)  3213 NB exc.grnd/foul water drain trough 190m(fr.SP)  3214 NB exc.grnd/foul water drain trough 199m(fr.SP)  37 20FEB06  31 MB exc.grnd/foul water drain trough 199m(fr.SP)  37 20FEB06  38216 NB Invert Cleaning [fr.SP] 253m  3216 NB Invert Cleaning [fr.SP] 253m  3217 NB Invert Cleaning [fr.SP] 90m  20 20FEB06  14MAR06  12APR06  100 0 100 20 24 2-286  3218 NB Invert Cleaning [fr.SP] 146m  24 15MAR06  12APR06  13MAY06  12APR06  13MAY06  100 100 22 24 -279  3219 NB Invert Cleaning [fr.SP] 199m  23 15MAY06  100 100 0 22 24 -279  3220 NB Invert Cleaning [fr.SP] 199m  23 15MAY06  100 100 0 176  3328 NB Foulwater Gulley ENF-4 to ENF-5 [51m]  11 13JAN06A  26JAN06A  100 100 0 -176  3329 NB Foulwater Gulley ENF-5 to ENF-6 [51m]  11 23JAN06A  08FEB06A  100 100 0 -164  3330 NB Foulwater Gulley ENF-7 to ENF-7 [44m]  10 24JAN06A  08FEB06A  100 0 0 -163		aram aragn zeem(mer )																					I
3211 NB exc.grnd/foul water drain trough 90m(fr.SP)  3213 NB exc.grnd/foul water drain trough 190m(fr.SP)  3214 NB exc.grnd/foul water drain trough 199m(fr.SP)  37 20FEB06  31 MB exc.grnd/foul water drain trough 199m(fr.SP)  37 20FEB06  38216 NB Invert Cleaning [fr.SP] 253m  3216 NB Invert Cleaning [fr.SP] 253m  3217 NB Invert Cleaning [fr.SP] 90m  20 20FEB06  14MAR06  12APR06  100 0 100 20 24 2-286  3218 NB Invert Cleaning [fr.SP] 146m  24 15MAR06  12APR06  13MAY06  12APR06  13MAY06  100 100 22 24 -279  3219 NB Invert Cleaning [fr.SP] 199m  23 15MAY06  100 100 0 22 24 -279  3220 NB Invert Cleaning [fr.SP] 199m  23 15MAY06  100 100 0 176  3328 NB Foulwater Gulley ENF-4 to ENF-5 [51m]  11 13JAN06A  26JAN06A  100 100 0 -176  3329 NB Foulwater Gulley ENF-5 to ENF-6 [51m]  11 23JAN06A  08FEB06A  100 100 0 -164  3330 NB Foulwater Gulley ENF-7 to ENF-7 [44m]  10 24JAN06A  08FEB06A  100 0 0 -163	3212	NB exc.grnd/foul water drain trough 146m(fr.SP)	27	18JAN06A	11FEB06A	100	100	0		-232													I
3213 NB exc.gmd/foul water drain trough 100m(fr.SP) 18 20FEB06 11MAR06 0 18 65 -238  3214 NB exc.gmd/foul water drain trough 199m(fr.SP) 37 20FEB06 03APR06 0 37 73 -227  3216 NB Invert Cleaning [fr.SP] 253m 18 25JAN06A 18FEB06 0 100 0 -12 -291  3217 NB Invert Cleaning [fr.SP] 90m 20 20FEB06 14MAR06 0 100 20 24 -286  3218 NB Invert Cleaning [fr.SP] 146m 24 15MAR06 12APR06 0 100 24 24 -279  3219 NB Invert Cleaning [fr.SP] 199m 23 15MAY06 13MAY06 0 22 24 -279  3220 NB Invert Cleaning [fr.SP] 199m 23 15MAY06 10JUN06 0 23 24 -276  3328 NB Foulwater Gulley ENF-4 to ENF-5 [51m] 11 13JAN06A 20JAN06A 100 100 0 -176  3324 NB Foulwater Gulley ENF-10 to ENF-1 [44m] 10 17JAN06A 27JAN06A 100 100 0 -227  3329 NB Foulwater Gulley ENF-5 to ENF-6 [51m] 11 18JAN06A 26JAN06A 100 100 0 -170  3325 NB Foulwater Gulley ENF-10 to ENF-7 [44m] 10 24JAN06A 08FEB06A 100 0 -164  3330 NB Foulwater Gulley ENF-6 to ENF-7 [44m] 10 24JAN06A 08FEB06A 100 0 -164		,																					I
3213 NB exc.gmd/foul water drain trough 100m(fr.SP) 18 20FEB06 11MAR06 0 18 65 -238  3214 NB exc.gmd/foul water drain trough 199m(fr.SP) 37 20FEB06 03APR06 0 37 73 -227  3216 NB Invert Cleaning [fr.SP] 253m 18 25JAN06A 18FEB06 0 100 0 -12 -291  3217 NB Invert Cleaning [fr.SP] 90m 20 20FEB06 14MAR06 0 100 20 24 -286  3218 NB Invert Cleaning [fr.SP] 146m 24 15MAR06 12APR06 0 100 22 24 -279  3219 NB Invert Cleaning [fr.SP] 100m 22 13APR06 13MAY06 0 22 24 -279  3220 NB Invert Cleaning [fr.SP] 199m 23 15MAY06 10JUN06 0 23 24 -276  3328 NB Foulwater Gulley ENF-4 to ENF-5 [51m] 11 13JAN06A 20JAN06A 100 100 0 -176  3324 NB Foulwater Gulley ENF-10 to ENF-7 [44m] 10 17JAN06A 27JAN06A 100 100 0 -227  3329 NB Foulwater Gulley ENF-5 to ENF-6 [51m] 11 18JAN06A 26JAN06A 100 100 0 -170  3325 NB Foulwater Gulley ENF-1 to ENF-7 [50m] 11 23JAN06A 08FEB06A 100 100 0 -164  3331 NB Foulwater Gulley ENF-6 to ENF-7 [44m] 10 24JAN06A 08FEB06A 100 0 -164	3211	NB exc.grnd/foul water drain trough 90m(fr.SP)	21	06FEB06A	14FEB06A	100	100	0		-265													I
3214 NB exc.grd/foul water drain trough 199m(fr.SP) 37 20FEB06 03APR06 0 37 73 -227  3216 NB Invert Cleaning [fr.SP] 253m 18 25JAN06A 18FEB06 0 100 0 -12 -291  3217 NB Invert Cleaning [fr.SP] 90m 20 20FEB06 14MAR06 0 100 20 24 -286  3218 NB Invert Cleaning [fr.SP] 146m 24 15MAR06 12APR06 0 100 24 24 -279  3219 NB Invert Cleaning [fr.SP] 100m 22 13APR06 13MAY06 0 22 24 -279  3220 NB Invert Cleaning [fr.SP] 199m 23 15MAY06 10JUN06 0 22 24 -279  3220 NB Invert Cleaning [fr.SP] 199m 23 15MAY06 10JUN06 0 23 24 -276  3328 NB Foulwater Gulley ENF-4 to ENF-5 [51m] 11 13JAN06A 20JAN06A 100 100 0 -176  3324 NB Foulwater Gulley ENF-1A to ENF-1 [44m] 10 17JAN06A 27JAN06A 100 100 0 -227  3329 NB Foulwater Gulley ENF-5 to ENF-6 [51m] 11 18JAN06A 26JAN06A 100 100 0 -170  3325 NB Foulwater Gulley ENF-6 to ENF-7 [44m] 10 24JAN06A 08FEB06A 100 0 0 -164  3330 NB Foulwater Gulley ENF-7 to ENF-7 [44m] 10 24JAN06A 08FEB06A 100 0 0 -164																							i
3214 NB exc.grd/foul water drain trough 199m(fr.SP) 37 20FEB06 03APR06 0 37 73 -227  3216 NB Invert Cleaning [fr.SP] 253m 18 25JAN06A 18FEB06 0 100 0 -12 -291  3217 NB Invert Cleaning [fr.SP] 90m 20 20FEB06 14MAR06 0 100 20 24 -286  3218 NB Invert Cleaning [fr.SP] 146m 24 15MAR06 12APR06 0 100 24 24 -279  3219 NB Invert Cleaning [fr.SP] 100m 22 13APR06 13MAY06 0 22 24 -279  3220 NB Invert Cleaning [fr.SP] 199m 23 15MAY06 10JUN06 0 22 24 -279  3220 NB Invert Cleaning [fr.SP] 199m 23 15MAY06 10JUN06 0 23 24 -276  3328 NB Foulwater Gulley ENF-4 to ENF-5 [51m] 11 13JAN06A 20JAN06A 100 100 0 -176  3324 NB Foulwater Gulley ENF-1A to ENF-1 [44m] 10 17JAN06A 27JAN06A 100 100 0 -227  3329 NB Foulwater Gulley ENF-5 to ENF-6 [51m] 11 18JAN06A 26JAN06A 100 100 0 -170  3325 NB Foulwater Gulley ENF-6 to ENF-7 [44m] 10 24JAN06A 08FEB06A 100 0 0 -164  3330 NB Foulwater Gulley ENF-7 to ENF-7 [44m] 10 24JAN06A 08FEB06A 100 0 0 -164	3213	NB exc.grnd/foul water drain trough 100m(fr.SP)	18	20FEB06	11MAR06	0		18	65	-238													i
3216 NB Invert Cleaning [fr.SP] 253m  18 25JAN06A 18FEB06 0 100 0 -12 -291  3217 NB Invert Cleaning [fr.SP] 90m  20 20FEB06 14MAR06 0 100 20 24 -286  3218 NB Invert Cleaning [fr.SP] 146m  24 15MAR06 12APR06 0 100 24 24 -279  3219 NB Invert Cleaning [fr.SP] 100m  22 13APR06 13MAY06 0 22 24 -279  3220 NB Invert Cleaning [fr.SP] 199m  23 15MAY06 10JUN06 0 23 24 -276  3328 NB Foulwater Gulley ENF-4 to ENF-5 [51m]  11 13JAN06A 20JAN06A 100 100 0 -176  3324 NB Foulwater Gulley ENF-1A to ENF-1 [44m]  10 17JAN06A 27JAN06A 100 100 0 -227  3329 NB Foulwater Gulley ENF-5 to ENF-6 [51m]  11 18JAN06A 26JAN06A 100 100 0 -170  3325 NB Foulwater Gulley ENF-1 to ENF-6 [51m]  11 23JAN06A 08FEB06A 100 100 0 -219  3330 NB Foulwater Gulley ENF-6 to ENF-7 [44m]  10 24JAN06A 08FEB06A 100 0 -164  3331 NB Foulwater Gulley ENF-7 to ENF-7 [44m]  6 07FEB06A 14FEB06A 100 0 -163																							i
3216 NB Invert Cleaning [fr.SP] 253m  18 25JAN06A 18FEB06 0 100 0 -12 -291  3217 NB Invert Cleaning [fr.SP] 90m  20 20FEB06 14MAR06 0 100 20 24 -286  3218 NB Invert Cleaning [fr.SP] 146m  24 15MAR06 12APR06 0 100 24 24 -279  3219 NB Invert Cleaning [fr.SP] 100m  22 13APR06 13MAY06 0 22 24 -279  3220 NB Invert Cleaning [fr.SP] 199m  23 15MAY06 10JUN06 0 23 24 -276  3328 NB Foulwater Gulley ENF-4 to ENF-5 [51m]  11 13JAN06A 20JAN06A 100 100 0 -176  3324 NB Foulwater Gulley ENF-1 4 to ENF-1 [44m]  10 17JAN06A 27JAN06A 100 100 0 -227  3329 NB Foulwater Gulley ENF-5 to ENF-6 [51m]  11 18JAN06A 26JAN06A 100 100 0 -170  3325 NB Foulwater Gulley ENF-1 to ENF-6 [51m]  11 23JAN06A 08FEB06A 100 0 -164  3330 NB Foulwater Gulley ENF-7 to ENF-7 [44m]  3331 NB Foulwater Gulley ENF-7 to ENF-7 [44m]  6 07FEB06A 14FEB06A 100 0 -163	3214	NB exc.grnd/foul water drain trough 199m(fr.SP)	37	20FEB06	03APR06	0		37	73	-227													I
3217 NB Invert Cleaning [fr.SP] 90m 20 20FEB06 14MAR06 0 100 20 24 -286 3218 NB Invert Cleaning [fr.SP] 146m 24 15MAR06 12APR06 0 100 24 24 -279 3219 NB Invert Cleaning [fr.SP] 100m 22 13APR06 13MAY06 0 22 24 -279 3220 NB Invert Cleaning [fr.SP] 199m 23 15MAY06 10JUN06 0 23 24 -276 3328 NB Foulwater Gulley ENF-4 to ENF-5 [51m] 11 13JAN06A 20JAN06A 100 100 0 -176 3324 NB Foulwater Gulley ENF-1A to ENF-1 [44m] 10 17JAN06A 27JAN06A 100 100 0 -227 3329 NB Foulwater Gulley ENF-5 to ENF-6 [51m] 11 18JAN06A 26JAN06A 100 100 0 -170 3325 NB Foulwater Gulley ENF-5 to ENF-6 [51m] 11 23JAN06A 08FEB06A 100 100 0 -219 3330 NB Foulwater Gulley ENF-7 to ENF-7 [44m] 10 24JAN06A 08FEB06A 100 0 -164 3331 NB Foulwater Gulley ENF-7 to ENF-7 [6m] 6 07FEB06A 14FEB06A 100 0 -163																							I
3217 NB Invert Cleaning [fr.SP] 90m 20 20FEB06 14MAR06 0 100 20 24 -286 3218 NB Invert Cleaning [fr.SP] 146m 24 15MAR06 12APR06 0 100 24 24 -279 3219 NB Invert Cleaning [fr.SP] 100m 22 13APR06 13MAY06 0 22 24 -279 3220 NB Invert Cleaning [fr.SP] 199m 23 15MAY06 10JUN06 0 23 24 -276 3328 NB Foulwater Gulley ENF-4 to ENF-5 [51m] 11 13JAN06A 20JAN06A 100 100 0 -176 3324 NB Foulwater Gulley ENF-1A to ENF-1 [44m] 10 17JAN06A 27JAN06A 100 100 0 -227 3329 NB Foulwater Gulley ENF-5 to ENF-6 [51m] 11 18JAN06A 26JAN06A 100 100 0 -170 3325 NB Foulwater Gulley ENF-5 to ENF-6 [51m] 11 23JAN06A 08FEB06A 100 100 0 -219 3330 NB Foulwater Gulley ENF-7 to ENF-7 [44m] 10 24JAN06A 08FEB06A 100 0 -164 3331 NB Foulwater Gulley ENF-7 to ENF-7 [6m] 6 07FEB06A 14FEB06A 100 0 -163	3216	NB Invert Cleaning [fr.SP] 253m	18	25JAN06A	18FEB06	0	100	0	-12	-291													
3218 NB Invert Cleaning [fr.SP] 146m 24 15MAR06 12APR06 0 100 24 24 -279  3219 NB Invert Cleaning [fr.SP] 100m 22 13APR06 13MAY06 0 22 24 -279  3220 NB Invert Cleaning [fr.SP] 199m 23 15MAY06 10JUN06 0 23 24 -276  3328 NB Foulwater Gulley ENF-4 to ENF-5 [51m] 11 13JAN06A 20JAN06A 100 100 0 -176  3324 NB Foulwater Gulley ENF-1A to ENF-1 [44m] 10 17JAN06A 27JAN06A 100 100 0 -227  3329 NB Foulwater Gulley ENF-5 to ENF-6 [51m] 11 18JAN06A 26JAN06A 100 100 0 -170  3325 NB Foulwater Gulley ENF-1 to ENF-2 [50m] 11 23JAN06A 08FEB06A 100 100 0 -219  3330 NB Foulwater Gulley ENF-6 to ENF-7 [44m] 10 24JAN06A 08FEB06A 100 0 -164  3331 NB Foulwater Gulley ENF-7 to ENF-7 [6m] 6 07FEB06A 14FEB06A 100 0 -163																							I
3219 NB Invert Cleaning [fr.SP] 100m  22 13APR06 13MAY06 0 22 24 -279  3220 NB Invert Cleaning [fr.SP] 199m  23 15MAY06 10JUN06 0 23 24 -276  3328 NB Foulwater Gulley ENF-4 to ENF-5 [51m]  11 13JAN06A 20JAN06A 100 100 0 -176  3324 NB Foulwater Gulley ENF-1A to ENF-1 [44m]  10 17JAN06A 27JAN06A 100 100 0 -227  3329 NB Foulwater Gulley ENF-5 to ENF-6 [51m]  11 18JAN06A 26JAN06A 100 100 0 -170  3325 NB Foulwater Gulley ENF-1 to ENF-2 [50m]  11 23JAN06A 08FEB06A 100 100 0 -219  3330 NB Foulwater Gulley ENF-6 to ENF-7 [44m]  10 24JAN06A 08FEB06A 100 0 -164  3331 NB Foulwater Gulley ENF-7 to ENF-7A [6m]  6 07FEB06A 14FEB06A 100 0 -163	3217	NB Invert Cleaning [fr.SP] 90m	20	20FEB06	14MAR06	0	100	20	24	-286													i
3219 NB Invert Cleaning [fr.SP] 100m  22 13APR06 13MAY06 0 22 24 -279  3220 NB Invert Cleaning [fr.SP] 199m  23 15MAY06 10JUN06 0 23 24 -276  3328 NB Foulwater Gulley ENF-4 to ENF-5 [51m]  11 13JAN06A 20JAN06A 100 100 0 -176  3324 NB Foulwater Gulley ENF-1A to ENF-1 [44m]  10 17JAN06A 27JAN06A 100 100 0 -227  3329 NB Foulwater Gulley ENF-5 to ENF-6 [51m]  11 18JAN06A 26JAN06A 100 100 0 -170  3325 NB Foulwater Gulley ENF-1 to ENF-2 [50m]  11 23JAN06A 08FEB06A 100 100 0 -219  3330 NB Foulwater Gulley ENF-6 to ENF-7 [44m]  10 24JAN06A 08FEB06A 100 0 -164  3331 NB Foulwater Gulley ENF-7 to ENF-7A [6m]  6 07FEB06A 14FEB06A 100 0 -163																							i
3220 NB Invert Cleaning [fr.SP] 199m  23 15MAY06 10JUN06 0 23 24 -276  3328 NB Foulwater Gulley ENF-4 to ENF-5 [51m]  11 13JAN06A 20JAN06A 100 100 0 -176  3324 NB Foulwater Gulley ENF-1A to ENF-1 [44m]  10 17JAN06A 27JAN06A 100 100 0 -227  3329 NB Foulwater Gulley ENF-5 to ENF-6 [51m]  11 18JAN06A 26JAN06A 100 100 0 -170  3325 NB Foulwater Gulley ENF-1 to ENF-2 [50m]  11 23JAN06A 08FEB06A 100 0 -219  3330 NB Foulwater Gulley ENF-6 to ENF-7 [44m]  10 24JAN06A 08FEB06A 100 0 -164  3331 NB Foulwater Gulley ENF-7 to ENF-7A [6m]  6 07FEB06A 14FEB06A 100 0 -163	3218	NB Invert Cleaning [fr.SP] 146m	24	15MAR06	12APR06	0	100	24	24	-279													i
3220 NB Invert Cleaning [fr.SP] 199m  23 15MAY06 10JUN06 0 23 24 -276  3328 NB Foulwater Gulley ENF-4 to ENF-5 [51m]  11 13JAN06A 20JAN06A 100 100 0 -176  3324 NB Foulwater Gulley ENF-1A to ENF-1 [44m]  10 17JAN06A 27JAN06A 100 100 0 -227  3329 NB Foulwater Gulley ENF-5 to ENF-6 [51m]  11 18JAN06A 26JAN06A 100 100 0 -170  3325 NB Foulwater Gulley ENF-1 to ENF-2 [50m]  11 23JAN06A 08FEB06A 100 0 -219  3330 NB Foulwater Gulley ENF-6 to ENF-7 [44m]  10 24JAN06A 08FEB06A 100 0 -164  3331 NB Foulwater Gulley ENF-7 to ENF-7A [6m]  6 07FEB06A 14FEB06A 100 0 -163																							I
3328 NB Foulwater Gulley ENF-4 to ENF-5 [51m]  11 13JAN06A 20JAN06A 100 100 0 -176  3324 NB Foulwater Gulley ENF-1A to ENF-1 [44m]  10 17JAN06A 27JAN06A 100 100 0 -227  3329 NB Foulwater Gulley ENF-5 to ENF-6 [51m]  11 18JAN06A 26JAN06A 100 100 0 -170  3325 NB Foulwater Gulley ENF-1 to ENF-2 [50m]  11 23JAN06A 08FEB06A 100 100 0 -219  3330 NB Foulwater Gulley ENF-6 to ENF-7 [44m]  10 24JAN06A 08FEB06A 100 0 -164  3331 NB Foulwater Gulley ENF-7 to ENF-7A [6m]  6 07FEB06A 14FEB06A 100 0 -163	3219	NB Invert Cleaning [fr.SP] 100m	22	13APR06	13MAY06	0		22	24	-279													I
3328 NB Foulwater Gulley ENF-4 to ENF-5 [51m]  11 13JAN06A 20JAN06A 100 100 0 -176  3324 NB Foulwater Gulley ENF-1A to ENF-1 [44m]  10 17JAN06A 27JAN06A 100 100 0 -227  3329 NB Foulwater Gulley ENF-5 to ENF-6 [51m]  11 18JAN06A 26JAN06A 100 100 0 -170  3325 NB Foulwater Gulley ENF-1 to ENF-2 [50m]  11 23JAN06A 08FEB06A 100 100 0 -219  3330 NB Foulwater Gulley ENF-6 to ENF-7 [44m]  10 24JAN06A 08FEB06A 100 0 -164  3331 NB Foulwater Gulley ENF-7 to ENF-7A [6m]  6 07FEB06A 14FEB06A 100 0 -163																							i
3324 NB Foulwater Gulley ENF-1 to ENF-1 [44m] 10 17JAN06A 27JAN06A 100 100 0 -227  3329 NB Foulwater Gulley ENF-5 to ENF-6 [51m] 11 18JAN06A 26JAN06A 100 100 0 -170  3325 NB Foulwater Gulley ENF-1 to ENF-2 [50m] 11 23JAN06A 08FEB06A 100 100 0 -219  3330 NB Foulwater Gulley ENF-6 to ENF-7 [44m] 10 24JAN06A 08FEB06A 100 0 -164  3331 NB Foulwater Gulley ENF-7 to ENF-7A [6m] 6 07FEB06A 14FEB06A 100 0 -163	3220	NB Invert Cleaning [fr.SP] 199m	23	15MAY06	10JUN06	0		23	24	-276													
3324 NB Foulwater Gulley ENF-1 to ENF-1 [44m] 10 17JAN06A 27JAN06A 100 100 0 -227  3329 NB Foulwater Gulley ENF-5 to ENF-6 [51m] 11 18JAN06A 26JAN06A 100 100 0 -170  3325 NB Foulwater Gulley ENF-1 to ENF-2 [50m] 11 23JAN06A 08FEB06A 100 100 0 -219  3330 NB Foulwater Gulley ENF-6 to ENF-7 [44m] 10 24JAN06A 08FEB06A 100 0 -164  3331 NB Foulwater Gulley ENF-7 to ENF-7A [6m] 6 07FEB06A 14FEB06A 100 0 -163																							
3329 NB Foulwater Gulley ENF-5 to ENF-6 [51m] 11 18JAN06A 26JAN06A 100 100 0 -170  3325 NB Foulwater Gulley ENF-1 to ENF-2 [50m] 11 23JAN06A 08FEB06A 100 100 0 -219  3330 NB Foulwater Gulley ENF-6 to ENF-7 [44m] 10 24JAN06A 08FEB06A 100 0 -164  3331 NB Foulwater Gulley ENF-7 to ENF-7A [6m] 6 07FEB06A 14FEB06A 100 0 -163	3328	NB Foulwater Gulley ENF-4 to ENF-5 [51m]	11	13JAN06A	20JAN06A	100	100	0		-176													I
3329 NB Foulwater Gulley ENF-5 to ENF-6 [51m] 11 18JAN06A 26JAN06A 100 100 0 -170  3325 NB Foulwater Gulley ENF-1 to ENF-2 [50m] 11 23JAN06A 08FEB06A 100 100 0 -219  3330 NB Foulwater Gulley ENF-6 to ENF-7 [44m] 10 24JAN06A 08FEB06A 100 0 -164  3331 NB Foulwater Gulley ENF-7 to ENF-7A [6m] 6 07FEB06A 14FEB06A 100 0 -163																							I
3325 NB Foulwater Gulley ENF-1 to ENF-2 [50m] 11 23JAN06A 08FEB06A 100 100 0 -219  3330 NB Foulwater Gulley ENF-6 to ENF-7 [44m] 10 24JAN06A 08FEB06A 100 0 -164  3331 NB Foulwater Gulley ENF-7 to ENF-7A [6m] 6 07FEB06A 14FEB06A 100 0 -163	3324	NB Foulwater Gulley ENF-1A to ENF-1 [44m]	10	17JAN06A	27JAN06A	100	100	0		-227													I
3325 NB Foulwater Gulley ENF-1 to ENF-2 [50m] 11 23JAN06A 08FEB06A 100 100 0 -219  3330 NB Foulwater Gulley ENF-6 to ENF-7 [44m] 10 24JAN06A 08FEB06A 100 0 -164  3331 NB Foulwater Gulley ENF-7 to ENF-7A [6m] 6 07FEB06A 14FEB06A 100 0 -163																							İ
3330 NB Foulwater Gulley ENF-6 to ENF-7 [44m] 10 24JAN06A 08FEB06A 100 0 -164  3331 NB Foulwater Gulley ENF-7 to ENF-7A [6m] 6 07FEB06A 14FEB06A 100 0 -163	3329	NB Foulwater Gulley ENF-5 to ENF-6 [51m]	11	18JAN06A	26JAN06A	100	100	0		-170													l
3330 NB Foulwater Gulley ENF-6 to ENF-7 [44m] 10 24JAN06A 08FEB06A 100 0 -164  3331 NB Foulwater Gulley ENF-7 to ENF-7A [6m] 6 07FEB06A 14FEB06A 100 0 -163						1							_										İ
3331 NB Foulwater Gulley ENF-7 to ENF-7A [6m] 6 07FEB06A 14FEB06A 100 0 -163	3325	NB Foulwater Gulley ENF-1 to ENF-2 [50m]	11	23JAN06A	08FEB06A	100	100	0		-219													l
3331 NB Foulwater Gulley ENF-7 to ENF-7A [6m] 6 07FEB06A 14FEB06A 100 0 -163						-							_										1
	3330	NB Foulwater Gulley ENF-6 to ENF-7 [44m]	10	24JAN06A	08FEB06A	100		0		-164													l
					===							1				_							
3332 NB Foulwater Gulley ENF-7A to ENF-8 [50m] 11 20FEB06 03MAR06 0 11 -6 -167	3331	NB Foulwater Gulley ENF-7 to ENF-7A [6m]	6	07FEB06A	14FEB06A	100		0		-163													l
3332 NB Foulwater Gulley ENF-7A to ENF-8 [50m] 11   20FEB06   03MAR06   0   11   -6   -167									_														İ
	3332	NB Foulwater Gulley ENF-7A to ENF-8 [50m]	11	20FEB06	03MAR06	0		11	-6	-167						7							İ


Act.	Activity	Orig		Early	%				Variance	DEC 27	JAN 28		FEB 29		MAR 30	APR 31	MAY 32	JU
ID	Description	Dur	Start	Finish	Compl.	Compl.	Dur	Float	arly Finis	2 19 26	2 9 16	23 30	6 13	20 2	7 6 <sub>1</sub> 13 20 27	3 10 17 24	1 8 15 22	29 5
2222	NB Foulwater Gulley ENF-8 to ENF-9 [50m]	11	04MAR06	16MAR06	0		11	-6	-167									
3333	NB Foulwater Guiley ENF-8 to ENF-9 [5011]	' '	U4IVIANUU	TOWARUU	0		111	-0	-107									
3334	NB Foulwater Gulley ENF-9 to ENF-10 [49m]	11	17MAR06	29MAR06	0		11	-6	-167									
	The realistic cane, and a control of the control of			20111111100														
3335	NB Foulwater Gulley ENF-10 to ENF-11 [50m]	11	30MAR06	12APR06	0		11	-6	-167									
	,																	
3336	NB Foulwater Gulley ENF-11 to ENF-12 [47m]	10	13APR06	27APR06	0		10	-6	-167									
3337	NB Foulwater Gulley ENF-12 to ENF-13 [47m]	10	28APR06	11MAY06	0		10	-6	-167									
3338	NB Foulwater Gulley ENF-13 to ENF-14 [49m]	11	12MAY06	24MAY06	0		11	-6	-167									
	ND E. I		0=14:1:45:4	0=11					15-									Ш.
3339	NB Foulwater Gulley ENF-14 to ENF-15 [49m]	11	25MAY06	07JUN06	0		11	-6	-167								-	
2/15	NB Cround water ENC 4 to ENC 5 [51m]	14	14JAN06A	24 14 1000 4	100	100	0		-187									
3415	NB Ground water ENG-4 to ENG-5 [51m]	11	14JANU6A	21JAN06A	100	100	0		-18/			_						
3416	NB Ground water ENG-5 to ENG-6 [51m]	11	19JAN06A	27JAN06A	100	100	0		-181									
J-10	TAD CICANA WATER ENG-5 to ENG-6 [51111]	'	IOUMINUUM	ZIOANOUA	100	100			-101									
3412	NB Ground water ENG-1B to ENG-2 [50m]	11	24JAN06A	09FEB06A	100	100	0		-230									
3417	NB Ground water ENG-6 to ENG-7 [50m]	11	25JAN06A	09FEB06A	100	100	0		-174									
3410	NB Ground water ENG-1C to ENG-1B [44m]	14	20FEB06	07MAR06	0	100	14	43	-238									
3418	NB Ground water ENG-7 to ENG-8 [50m]	11	20FEB06	03MAR06	0		11	-12	-182									
3419	NB Ground water ENG-8 to ENG-9 [50m]	11	04MAR06	16MAR06	0		11	-12	-182									
0444	ND Occurs described ENO 4A to ENO 4D		00144 D00	4.414.4.000	-	400		40	000									
3411	NB Ground water ENG-1A to ENG-1B	6	08MAR06	14MAR06	0	100	6	43	-238									
3/120	NB Ground water ENG-9 to ENG-10 [49m]	11	17MAR06	29MAR06	0		11	-12	-182									
3420	TAD GLOUING WATER EING-3 TO EING-10 [4911]		17 IVIANUO	ZSIVIANUO	U		''	-12	-102									
3421	NB Ground water ENG-10 to ENG-11 [51m]	11	30MAR06	12APR06	0		11	-12	-182									
J		'	30 11 100					'-	. 32						_			
3422	NB Ground water ENG-11 to ENG-12 [46m]	10	13APR06	27APR06	0		10	-12	-182									
3423	NB Ground water ENG-12 to ENG-13 [47m]	10	28APR06	11MAY06	0		10	-12	-182									
					1									1				
3424	NB Ground water ENG-13 to ENG-14 [49m]	11	12MAY06	24MAY06	0		11	-12	-182									
					1													
3425	NB Ground water ENG-14 to ENG-15 [49m]	11	25MAY06	07JUN06	0		11	-12	-182					1			•	
														1				
	LINING																	
ORTH PO		00	05 14 \$100 \$	00.144100.4	100	100			145									
	NB NP Arch Lining 157m Tch.1+830 to 1+673 VA	36	05JAN06A	26JAN06A	100	100	0		-115					1				






		A .: :	0:   5		0/	DIMP 0/	_	T	., .	DEC	JAN		FEB	MAR	APR	MAY	JUN
TUNNEL DRIVE SOUTHBOUND  TUNNEL DRIVE SOUTHBOU										27	20		20	20	24	22	22
B096 Enrikhb-TvS Tunnel vent. & SE 2nd fix   96   24APR06   17AUG06   0   100   06   106   188		•	Dur Start	Finish	Compi	. Compi.	Dui	Float	any Finis	12  19  26	_2 <sub> </sub> 9 <sub> </sub> 16	23 30 6	13 20	27 6 13 20 27	7 <sub> </sub> 3 <sub> </sub> 10 <sub> </sub> 17 <sub> </sub> 24	1 8 15 22 2	9 5 12
### PACKAR   SPSTEM   FOR   PACKAR   PA			06 244 DD06	17411006	0	100	06	106	100								
Second Finish Properties   Finish Properties	0904	ETICKUND-1 VO TUTILIET VEHIL & SE ZHU HX	90 24AFR00	1740000	U	100	90	-100	-100								
Second Finish Properties   Finish Properties	PNEUMAT	I FIC SYSTEM					1	1	l								
TUNNEL DRIVE SOUTHBOUND  TUNNEL INVEST  SOUTH PORTAL  1913 SB Kickenform pant Service Trough (fr.NP) 213m 30 15JAN06A 19FEB06A 100 100 0 -1622  18160 SB Invert Cleaning (fr.NP) 142m 16 20FEB06 09AAR06 0 100 39 25 -210  1807 SB Invert Cleaning (fr.NP) 142m 30 10MAR06 18APR06 0 100 30 21 -214  1807 SB S Ground water ESG-19 to ESG-20 (102m) 22 13DEC06A 27AAN06A 100 100 0 -74  347 SB Ground water ESG-19 to ESG-20 (102m) 22 13DEC06A 27AAN06A 100 100 0 -74  33743 SB Kickenform pant Service Trough (fr.SP) 150m 22 11DEC05A 21FEB06 90 100 27 -152 -224  1583 SB exz.gradfoul water drain trough S9mfr.SP) 12 06FEB06A 24FEB06A 100 100 0 -322  1584 SB exz.gradfoul water drain trough 15mmfr.SP) 41 20FEB06 100 100 0 -322  1585 SB exz.gradfoul water drain trough 342m 60 20FEB06 06MAY06 0 100 60 91 310  1311 SB Invert Cleaning (fr.SP) 230m 68 06FEB06A 24FEB06A 100 100 0 -21  1316 SB Invert Cleaning (fr.SP) 230m 68 06FEB06A 28FR06 10 100 0 -21  1316 SB Invert Cleaning (fr.SP) 230m 68 06FEB06A 28FR06 10 100 0 -21  1316 SB Invert Cleaning (fr.SP) 240m) 11 06FEB06A 14FEB06A 100 100 0 -21  1317 SB Foulwater Gulley ESF-1 to ESF-2 (48m) 11 06FEB06A 14FEB06A 100 100 0 -21  1317 SB Foulwater Gulley ESF-1 to ESF-2 (48m) 11 06FEB06A 12FEB06 50 100 11 117 -215  1337 SB Foulwater Gulley ESF-3 to ESF-4 (48m) 11 04MAR06 16MAR06 0 100 11 117 -215  1337 SB Foulwater Gulley ESF-3 to ESF-4 (48m) 11 04MAR06 16MAR06 0 100 11 117 -215  1337 SB Foulwater Gulley ESF-3 to ESF-4 (48m) 11 04MAR06 16MAR06 0 100 11 117 -215  1337 SB Foulwater Gulley ESF-3 to ESF-4 (48m) 11 04MAR06 16MAR06 0 100 11 117 -215			72 24APR06	20JUL06	0	100	72	-52	-188								
### Notine Port No.    1913 SB Kicker/form part Service Trough (fr.NP) 213m   30 19JAN06A 19FEB06A 100 100 0   162																	
### Notine Port No.    1913 SB Kicker/form part Service Trough (fr.NP) 213m   30 19JAN06A 19FEB06A 100 100 0   162	TUNNE	DRIVE SOUTHBOUND							'								
1913   SB Kicker/form part Service Trough (fr.NP) 213m   39   15JANOSA   15FEB06A   100   100   0   0   0   0   162   162   150   162   160																	
1913 SB Kicker/form part Service Trough (fr.NP) 213m 30 19JAN06A 19FEB06A 100 100 0 -162 1 100 100 0 -162 1 100 100 SB exc.gmd/foul water drain trough 213m(fr.NP) 39 20FEB06 06APR06 0 100 39 25 210 1 1000 SB Invert Cleaning (fr.NP) 142m 16 20FEB06 08APR06 0 100 16 21 227 1 1001 SB Invert Cleaning (fr.NP) 213m 30 10MAR06 18APR06 0 100 30 21 214 214 1 1001 SB Ground water ESG-19 to ESG-20 [102m] 22 13DEC05A 27JAN06A 100 100 0 -74 1 1001 SB Kicker/form part Service Trough (fr.SP) 150m 22 11DEC05A 27JAN06A 100 100 0 -74 1 1001 SB Kicker/form part Service Trough (fr.SP) 192m 27 22FEB06 24MAR06 0 100 27 -152 224 1 1583 SB exc.gmd/foul water drain trough 88m(fr.SP) 12 06FEB06A 24FEB06A 100 100 0 -322 1 1584 SB exc.gmd/foul water drain trough 150m(fr.SP) 12 06FEB06A 24FEB06A 100 100 0 -322 1 1584 SB exc.gmd/foul water drain trough 342m 60 20FEB06 08APR06 0 100 41 6 291 1 1586 SB exc.gmd/foul water drain trough 342m 60 02FEB06 08MAY06 0 100 60 -91 -310 1 11 158 Invert Cleaning (fr.SP) 238m 66 06FEB06A 28APR06 10 100 55 -2 -299 1 1686 SB Invert Cleaning (fr.SP) 238m 66 06FEB06A 28APR06 10 100 0 -211 1 177 215 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1																	
3150 SB exc.gmdffoul water drain trough 213mtfr.NP) 39 20FEB06 0APR06 0 100 39 25 -210  1800 SB Invert Cleaning (fr.NP) 142m 18 20FEB06 0MAR06 0 100 16 21 -227  1801 SB Invert Cleaning (fr.NP) 213m 30 10MAR06 18APR06 0 100 30 21 -214  3474 SB Ground water ESG-19 to ESG-20 [102m] 22 13DEC05A 27JAN06A 100 100 0 -74  350UTH PORTAL  3743 SB Kicker/form part Service Trough (fr.SP) 150m 22 11DEC05A 21FEB06 90 100 2 -154 -224  3744 SB Kicker/form part Service Trough (fr.SP) 192m 27 22FEB06 2MAR06 0 100 27 -152 -224  1583 SB exc.gmd/floul water drain trough 98mffr.SP) 12 06FEB06A 24FEB06A 100 100 0 -322  1584 SB exc.gmd/floul water drain trough 50mffr.SP) 41 20FEB06 0APR06 0 100 41 6 -291  1586 SB exc.gmd/floul water drain trough 342m 60 20FEB06 06MAY06 0 100 60 -91 -310  1311 SB Invert Cleaning (fr.SP) 239m 66 06FEB06A 28APR06 10 100 55 -2 -299  3166 SB Invert Cleaning (fr.SP) 342m) 48 13MAR06 13MAY06 0 100 48 -91 -310  3367 SB Foulwater Guilley ESF-1 to ESF-2 [48m] 11 06FEB06A 14FEB06A 100 100 100 100 100 100 100 100 100 10			30 19 IANO64	19FFB06A	100	100	0	Τ	-162								
1600 SB Invert Cleaning (fr.NP) 142m 16	1010	Tuokomiani part corvice meagir (iii.ii / 216iii	100/11100/	101 22007	100	100			102								
1600 SB Invert Cleaning (fr.NP) 142m 16 20FEB06 09MAR06 0 100 16 21 -227 1601 SB Invert Cleaning (fr.NP) 213m 30 10MAR06 18APR06 0 100 30 21 -214 3474 SB Ground water ESG-19 to ESG-20 [102m] 22 13DEC05A 27,JAN06A 100 100 0 -7-74 360THFORTAL 3743 SB Kicker/form part Service Trough (fr.SP) 150m 22 11DEC05A 21FEB06 90 100 2 -154 -224 3744 SB Kicker/form part Service Trough (fr.SP) 192m 27 22FEB06 24MAR06 0 100 27 -152 -224 1583 SB exc.grad/foul water drain trough 89m(fr.SP) 12 06FEB06A 24FEB06A 100 100 0 -3:322 1584 SB exc.grad/foul water drain trough 342m 60 20FEB06 06MAY06 0 100 41 6 -291 1586 SB exc.grad/foul water drain trough 342m 60 20FEB06 06MAY06 0 100 60 -91 -310 1311 SB Invert Cleaning (fr.SP) 342m) 48 13MAR06 13MAY06 0 100 48 91 -310 3366 SB Foulwater Gulley ESF-1 to ESF-2 [48m] 11 06FEB06A 12FEB06A 100 100 0 -211 3367 SB Foulwater Gulley ESF-1 to ESF-2 [48m] 11 04MAR06 16MAR06 0 100 11 -117 -215 3370 SB Foulwater Gulley ESF-3 to ESF-4 [48m] 11 04MAR06 16MAR06 0 100 11 -117 -215 3371 SB Foulwater Gulley ESF-4 to ESF-5 [49m] 11 30MAR06 12APR06 0 100 11 -117 -215	3150	SB exc grnd/foul water drain trough 213m(fr NP)	39 20FFB06	06APR06	0	100	39	25	-210								
1801 SB Invert Cleaning (fr.NP) 213m 30 10MAR06 18APR06 0 100 30 21 214 3474 SB Ground water ESG-19 to ESG-20 [102m] 22 13DEC05A 27JAN06A 100 100 0 -74 320/114 58 Ground water ESG-19 to ESG-20 [102m] 22 13DEC05A 27JAN06A 100 100 0 -74 320/114 58 Kicker/form part Service Trough (fr.SP) 150m 22 11DEC05A 21FEB06 90 100 2 -154 -224 3774 SB Kicker/form part Service Trough (fr.SP) 192m 27 22FEB06 24MAR06 0 100 27 -152 -224 1583 SB exc.gmd/foul water drain trough 39m(fr.SP) 12 06FEB06A 24FEB06A 100 100 0 -322 1584 SB exc.gmd/foul water drain trough 39m(fr.SP) 41 20FEB06 08APR06 0 100 41 6 -291 1588 SB exc.gmd/foul water drain trough 342m 60 20FEB06 06MAY06 0 100 60 -91 -310 1586 SB exc.gmd/foul water drain trough 342m 60 06FEB06A 28APR06 10 100 55 -2 -239 1316 SB Invert Cleaning (fr.SP) 242m) 48 13MAR06 13MAY06 0 100 48 -91 -310 1311 SB Invert Cleaning (fr.SP) 342m) 48 13MAR06 13MAY06 0 100 48 -91 -310 1336 SB Foulwater Gulley ESF-1 to ESF-2 [48m] 11 06FEB06A 14FEB06A 100 100 0 -211 1 -117 -215 1337 SB Foulwater Gulley ESF-1 to ESF-3 [50m] 11 20FEB06 03MAR06 0 100 11 -117 -215 1337 SB Foulwater Gulley ESF-3 to ESF-4 [48m] 11 04MAR06 16MAR06 0 100 11 -117 -215 1337 SB Foulwater Gulley ESF-5 to ESF-5 [49m] 11 77MAR06 29MAR06 0 100 11 -117 -215 1337 SB Foulwater Gulley ESF-5 to ESF-5 [49m] 11 30MAR06 12APR06 0 100 11 -117 -215 1337 SB Foulwater Gulley ESF-5 to ESF-5 [49m] 11 30MAR06 12APR06 0 100 11 -117 -215 1337 SB Foulwater Gulley ESF-5 to ESF-6 [49m] 11 30MAR06 12APR06 0 100 11 -117 -215 1337 SB Foulwater Gulley ESF-5 to ESF-6 [49m] 11 30MAR06 12APR06 0 100 11 -117 -215 1337 SB Foulwater Gulley ESF-5 to ESF-6 [49m] 11 30MAR06 12APR06 0 100 11 -117 -215 1337 SB Foulwater Gulley ESF-5 to ESF-6 [49m] 11 30MAR06 12APR06 0 100 11 -117 -215 1337 SB Foulwater Gulley ESF-5 to ESF-6 [49m] 11 30MAR06 12APR06 0 100 11 -117 -215 1337 SB Foulwater Gulley ESF-5 to ESF-6 [49m] 11 30MAR06 12APR06 0 100 11 -117 -215 1337 SB Foulwater Gulley ESF-5 to ESF-6 [49m] 11 30MAR06 12APR06 0 100 100 11 -117 -117 -215 1337 SB Foulwater Gulley E									0								
1801 SB Invert Cleaning (fr.NP) 213m 30 10MAR06 18APR06 0 100 30 21 214 3474 SB Ground water ESG-19 to ESG-20 [102m] 22 13DEC05A 27JAN06A 100 100 0 -74 320/114 58 Ground water ESG-19 to ESG-20 [102m] 22 13DEC05A 27JAN06A 100 100 0 -74 320/114 58 Kicker/form part Service Trough (fr.SP) 150m 22 11DEC05A 21FEB06 90 100 2 -154 -224 3774 SB Kicker/form part Service Trough (fr.SP) 192m 27 22FEB06 24MAR06 0 100 27 -152 -224 1583 SB exc.gmd/foul water drain trough 39m(fr.SP) 12 06FEB06A 24FEB06A 100 100 0 -322 1584 SB exc.gmd/foul water drain trough 39m(fr.SP) 41 20FEB06 08APR06 0 100 41 6 -291 1588 SB exc.gmd/foul water drain trough 342m 60 20FEB06 06MAY06 0 100 60 -91 -310 1586 SB exc.gmd/foul water drain trough 342m 60 06FEB06A 28APR06 10 100 55 -2 -239 1316 SB Invert Cleaning (fr.SP) 242m) 48 13MAR06 13MAY06 0 100 48 -91 -310 1311 SB Invert Cleaning (fr.SP) 342m) 48 13MAR06 13MAY06 0 100 48 -91 -310 1336 SB Foulwater Gulley ESF-1 to ESF-2 [48m] 11 06FEB06A 14FEB06A 100 100 0 -211 1 -117 -215 1337 SB Foulwater Gulley ESF-1 to ESF-3 [50m] 11 20FEB06 03MAR06 0 100 11 -117 -215 1337 SB Foulwater Gulley ESF-3 to ESF-4 [48m] 11 04MAR06 16MAR06 0 100 11 -117 -215 1337 SB Foulwater Gulley ESF-5 to ESF-5 [49m] 11 77MAR06 29MAR06 0 100 11 -117 -215 1337 SB Foulwater Gulley ESF-5 to ESF-5 [49m] 11 30MAR06 12APR06 0 100 11 -117 -215 1337 SB Foulwater Gulley ESF-5 to ESF-5 [49m] 11 30MAR06 12APR06 0 100 11 -117 -215 1337 SB Foulwater Gulley ESF-5 to ESF-6 [49m] 11 30MAR06 12APR06 0 100 11 -117 -215 1337 SB Foulwater Gulley ESF-5 to ESF-6 [49m] 11 30MAR06 12APR06 0 100 11 -117 -215 1337 SB Foulwater Gulley ESF-5 to ESF-6 [49m] 11 30MAR06 12APR06 0 100 11 -117 -215 1337 SB Foulwater Gulley ESF-5 to ESF-6 [49m] 11 30MAR06 12APR06 0 100 11 -117 -215 1337 SB Foulwater Gulley ESF-5 to ESF-6 [49m] 11 30MAR06 12APR06 0 100 11 -117 -215 1337 SB Foulwater Gulley ESF-5 to ESF-6 [49m] 11 30MAR06 12APR06 0 100 11 -117 -215 1337 SB Foulwater Gulley ESF-5 to ESF-6 [49m] 11 30MAR06 12APR06 0 100 100 11 -117 -117 -215 1337 SB Foulwater Gulley E	1600	SB Invert Cleaning (fr.NP) 142m	16 20FEB06	09MAR06	0	100	16	21	-227	1							
3474 BB Ground water ESG-919 to ESG-20 [102m] 22 13DEC05A 27JAN06A 100 100 0 744  3793 SB Kicker/form part Service Trough (fr.SP) 150m 22 11DEC05A 21FEB06 90 100 2 -154 -224  3744 SB Kicker/form part Service Trough (fr.SP) 192m 27 22FEB06 24MAR06 0 100 27 -152 -224  1583 SB exc.gmd/foul water drain trough 89m(fr.SP) 12 06FEB06A 24FEB06A 100 100 0 -322  1584 SB exc.gmd/foul water drain trough 150m(fr.SP) 41 20FEB06 08APR06 0 100 41 6 -291  1586 SB exc.gmd/foul water drain trough 342m 60 20FEB06 06MAY06 0 100 60 -91 -310  1311 SB Invert Cleaning (fr.SP) 239m 66 06FEB06A 28APR06 10 100 55 -2 -299  3166 SB Invert Cleaning (fr.SP) 342m) 48 13MAR06 13MAY08 0 100 48 -91 -310  3368 SB Foulwater Gulley ESF-1 to ESF-2 [48m] 11 06FEB06A 22FEB06 50 100 3 -98 -209  3367 SB Foulwater Gulley ESF-1 to ESF-3 [50m] 11 20FEB06 03MAR06 0 100 11 -117 -215  3370 SB Foulwater Gulley ESF-3 to ESF-4 [48m] 11 04MAR06 16MAR06 0 100 11 -117 -215  3371 SB Foulwater Gulley ESF-4 to ESF-5 [48m] 11 77MAR06 29MAR06 0 100 11 -117 -215  3372 SB Foulwater Gulley ESF-5 to ESF-6 [49m] 11 30MAR06 12APR06 0 100 11 -117 -215																	
3474 SB Ground water ESG-19 to ESG-20 [102m] 22 13DEC05A 27JAN06A 100 100 0 7-74  SOUTH PORTAL  3743 SB Kicker/form part Service Trough (fr.SP) 150m 22 11DEC05A 21FEB06 90 100 2 -154 -224  3744 SB Kicker/form part Service Trough (fr.SP) 192m 27 22FEB06 24MAR06 0 100 27 -152 -224  1583 SB exc.gmd/foul water drain trough 89m(fr.SP) 12 06FEB06A 24FEB06A 100 100 0 -322  1584 SB exc.gmd/foul water drain trough 150m(fr.SP) 41 20FEB06 08APR06 0 100 41 6 -291  1586 SB exc.gmd/foul water drain trough 342m 60 20FEB06 06MAY06 0 100 60 -91 -310  1311 SB Invert Cleaning (fr.SP) 239m 66 06FEB06A 28APR06 10 100 55 -2 -299  3166 SB Invert Cleaning (fr.SP) 342m) 48 13MAR06 13MAY06 0 100 48 -91 -310  3368 SB Foulwater Gulley ESF-1 to ESF-2 [48m] 11 06FEB06A 14FEB06A 100 100 0 -211  3367 SB Foulwater Gulley ESF-1 to ESF-3 [50m] 11 20FEB06 03MAR06 0 100 11 -117 -215  3370 SB Foulwater Gulley ESF-3 to ESF-4 [48m] 11 04MAR06 16MR06 0 100 11 -117 -215  3371 SB Foulwater Gulley ESF-4 to ESF-5 [49m] 11 17MAR06 29MAR06 0 100 11 -117 -215  3372 SB Foulwater Gulley ESF-5 to ESF-6 [49m] 11 30MAR06 12APR06 0 100 11 -117 -215	1601	SB Invert Cleaning (fr.NP) 213m	30 10MAR06	18APR06	0	100	30	21	-214	1							
SOUTH PORTAL  3743 SB Kicker/form part Service Trough (fr.SP) 150m  22 11DEC05A 21FEB06 90 100 2 -154 -224  3744 SB Kicker/form part Service Trough (fr.SP) 192m  27 22FEB06 24MAR06 0 100 27 -152 -224  1583 SB exc.gmd/foul water drain trough 89m(fr.SP)  12 06FEB06A 24FEB06A 100 100 0 -322  1584 SB exc.gmd/foul water drain trough 150m(fr.SP)  41 20FEB06 06APR06 0 100 41 6 -291  1586 SB exc.gmd/foul water drain trough 342m  60 20FEB06 06MAY06 0 100 60 -91 -310  1311 SB Invert Cleaning (fr.SP) 239m  66 06FEB06A 28APR06 10 100 55 -2 -299  3166 SB Invert Cleaning (fr.SP 342m)  48 13MAR06 13MAY06 0 100 48 -91 -310  3368 SB Foulwater Gulley ESF-1 to ESF-2 [48m]  11 06FEB06A 14FEB06A 100 100 0 -211  3370 SB Foulwater Gulley ESF-3 to ESF-4 [48m]  11 04MAR06 16MAR06 0 100 11 -117 -215  3371 SB Foulwater Gulley ESF-3 to ESF-5 [49m]  11 17MAR06 29MAR06 0 100 11 -117 -215  3372 SB Foulwater Gulley ESF-5 to ESF-6 [49m]  11 30MAR06 12APR06 0 100 11 -117 -215																	
3743 SB Kicker/form part Service Trough (fr.SP) 150m 22 11DEC05A 21FEB06 90 100 2 -154 -224   3744 SB Kicker/form part Service Trough (fr.SP) 192m 27 22FEB06 24MAR06 0 100 27 -152 -224   1583 SB exc.gmd/foul water drain trough 89m(fr.SP) 12 06FEB06A 24FEB06A 100 100 0 -322   1584 SB exc.gmd/foul water drain trough 150m(fr.SP) 41 20FEB06 08APR06 0 100 41 6 -291   1586 SB exc.gmd/foul water drain trough 342m 60 20FEB06 06MAY06 0 100 60 -91 -310   1311 SB Invert Cleaning (fr.SP) 239m 66 06FEB06A 28APR06 10 100 55 -2 -299   3166 SB Invert Cleaning (fr.SP 342m) 48 13MAR06 13MAY06 0 100 48 -91 310   3368 SB Foulwater Gulley ESF-1 to ESF-2 [48m] 11 06FEB06A 14FEB06A 100 100 0 -211   3376 SB Foulwater Gulley ESF-1 A to ESF-1 [41m] 9 15FEB06A 22FEB06 50 100 3 -98 -209   3369 SB Foulwater Gulley ESF-3 to ESF-3 [50m] 11 20FEB06 03MAR06 0 100 11 -117 -215   3371 SB Foulwater Gulley ESF-4 to ESF-5 [49m] 11 17MAR06 29MAR06 0 100 11 -117 -215   3372 SB Foulwater Gulley ESF-5 to ESF-6 [49m] 11 30MAR06 12APR06 0 100 11 -117 -215   3372 SB Foulwater Gulley ESF-5 to ESF-6 [49m] 11 30MAR06 12APR06 0 100 11 -117 -215	3474	SB Ground water ESG-19 to ESG-20 [102m]	22 13DEC05/	27JAN06A	100	100	0		-74								
3743 SB Kicker/form part Service Trough (fr.SP) 150m 22 11DEC05A 21FEB06 90 100 2 -154 -224   3744 SB Kicker/form part Service Trough (fr.SP) 192m 27 22FEB06 24MAR06 0 100 27 -152 -224   1583 SB exc.gmd/foul water drain trough 89m(fr.SP) 12 06FEB06A 24FEB06A 100 100 0 -322   1584 SB exc.gmd/foul water drain trough 150m(fr.SP) 41 20FEB06 08APR06 0 100 41 6 -291   1586 SB exc.gmd/foul water drain trough 342m 60 20FEB06 06MAY06 0 100 60 -91 -310   1311 SB Invert Cleaning (fr.SP) 239m 66 06FEB06A 28APR06 10 100 55 -2 -299   3166 SB Invert Cleaning (fr.SP 342m) 48 13MAR06 13MAY06 0 100 48 -91 310   3368 SB Foulwater Gulley ESF-1 to ESF-2 [48m] 11 06FEB06A 14FEB06A 100 100 0 -211   3376 SB Foulwater Gulley ESF-1 A to ESF-1 [41m] 9 15FEB06A 22FEB06 50 100 3 -98 -209   3369 SB Foulwater Gulley ESF-3 to ESF-3 [50m] 11 20FEB06 03MAR06 0 100 11 -117 -215   3371 SB Foulwater Gulley ESF-4 to ESF-5 [49m] 11 17MAR06 29MAR06 0 100 11 -117 -215   3372 SB Foulwater Gulley ESF-5 to ESF-6 [49m] 11 30MAR06 12APR06 0 100 11 -117 -215   3372 SB Foulwater Gulley ESF-5 to ESF-6 [49m] 11 30MAR06 12APR06 0 100 11 -117 -215																	
3744 SB Kicker/form part Service Trough (fr.SP) 192m 27 22FEB06 24MAR06 0 100 27 -152 -224 1583 SB exc.grnd/foul water drain trough 89m(fr.SP) 12 06FEB06A 24FEB06A 100 100 0 -322 1584 SB exc.grnd/foul water drain trough 150m(fr.SP) 41 20FEB06 08APR06 0 100 41 6 -291 1586 SB exc.grnd/foul water drain trough 342m 60 20FEB06 06MAY06 0 100 60 -91 -310 1311 SB Invert Cleaning (fr.SP) 239m 66 06FEB06A 28APR06 10 100 55 -2 -299 3166 SB Invert Cleaning (fr.SP) 342m) 48 13MAR06 13MAY06 0 100 48 -91 -310 3368 SB Foulwater Gulley ESF-1 to ESF-2 [48m] 11 06FEB06A 14FEB06A 100 100 0 -211 3367 SB Foulwater Gulley ESF-1 to ESF-1 [41m] 9 15FEB06 03MAR06 0 100 11 -117 -215 3371 SB Foulwater Gulley ESF-3 to ESF-3 [50m] 11 20FEB06 03MAR06 0 100 11 -117 -215 3371 SB Foulwater Gulley ESF-4 to ESF-5 [49m] 11 17MAR06 29MAR06 0 100 11 -117 -215 3372 SB Foulwater Gulley ESF-5 to ESF-5 [49m] 11 30MAR06 12APR06 0 100 11 -117 -215					ı												
1583 SB exc.gmd/foul water drain trough 89m(fr.SP)  12 06FEB06A 24FEB06A 100 100 0 -322  1584 SB exc.gmd/foul water drain trough 150m(fr.SP)  41 20FEB06 08APR06 0 100 41 6 -291  1586 SB exc.gmd/foul water drain trough 342m  60 20FEB06 06MAY06 0 100 60 -91 -310  1311 SB Invert Cleaning (fr.SP) 239m  66 06FEB06A 28APR06 10 100 55 -2 -299  3166 SB Invert Cleaning (fr.SP 342m)  48 13MAR06 13MAY06 0 100 48 -91 -310  3388 SB Foulwater Gulley ESF-1 to ESF-2 [48m]  11 06FEB06A 14FEB06A 100 100 0 -211  3367 SB Foulwater Gulley ESF-1A to ESF-1 [41m]  9 15FEB06A 22FEB06 50 100 3 -98 -209  3369 SB Foulwater Gulley ESF-2 to ESF-3 [50m]  11 20FEB06 03MAR06 0 100 11 -117 -215  3371 SB Foulwater Gulley ESF-4 to ESF-5 [49m]  11 17MAR06 29MAR06 0 100 11 -117 -215  3372 SB Foulwater Gulley ESF-5 to ESF-6 [49m]  11 30MAR06 12APR06 0 100 11 -117 -215	3743	SB Kicker/form part Service Trough (fr.SP) 150m	22 11DEC05	21FEB06	90	100	2	-154	-224								
1583 SB exc.gmd/foul water drain trough 89m(fr.SP)  12 06FEB06A 24FEB06A 100 100 0 -322  1584 SB exc.gmd/foul water drain trough 150m(fr.SP)  41 20FEB06 08APR06 0 100 41 6 -291  1586 SB exc.gmd/foul water drain trough 342m  60 20FEB06 06MAY06 0 100 60 -91 -310  1311 SB Invert Cleaning (fr.SP) 239m  66 06FEB06A 28APR06 10 100 55 -2 -299  3166 SB Invert Cleaning (fr.SP 342m)  48 13MAR06 13MAY06 0 100 48 -91 -310  3388 SB Foulwater Gulley ESF-1 to ESF-2 [48m]  11 06FEB06A 14FEB06A 100 100 0 -211  3367 SB Foulwater Gulley ESF-1A to ESF-1 [41m]  9 15FEB06A 22FEB06 50 100 3 -98 -209  3369 SB Foulwater Gulley ESF-2 to ESF-3 [50m]  11 20FEB06 03MAR06 0 100 11 -117 -215  3371 SB Foulwater Gulley ESF-4 to ESF-5 [49m]  11 17MAR06 29MAR06 0 100 11 -117 -215  3372 SB Foulwater Gulley ESF-5 to ESF-6 [49m]  11 30MAR06 12APR06 0 100 11 -117 -215													L				
1584 SB exc.gmd/foul water drain trough 150m(fr.SP)  41 20FEB06 08APR06 0 100 41 6 -291  1586 SB exc.gmd/foul water drain trough 342m  60 20FEB06 06MAY06 0 100 60 -91 -310  1311 SB Invert Cleaning (fr.SP) 239m  66 06FEB06A 28APR06 10 100 55 -2 -299  3166 SB Invert Cleaning (fr.SP 342m)  48 13MAR06 13MAY06 0 100 48 -91 -310  3368 SB Foulwater Gulley ESF-1 to ESF-2 [48m]  11 06FEB06A 14FEB06A 100 100 0 -211  3367 SB Foulwater Gulley ESF-1A to ESF-1 [41m]  9 15FEB06A 22FEB06 50 100 3 -98 -209  3369 SB Foulwater Gulley ESF-2 to ESF-3 [50m]  11 20FEB06 03MAR06 0 100 11 -117 -215  3370 SB Foulwater Gulley ESF-3 to ESF-4 [48m]  11 04MAR06 16MAR06 0 100 11 -117 -215  3371 SB Foulwater Gulley ESF-4 to ESF-5 [49m]  11 17MAR06 29MAR06 0 100 11 -117 -215	3744	SB Kicker/form part Service Trough (fr.SP) 192m	27 22FEB06	24MAR06	0	100	27	-152	-224				_				
1584 SB exc.gmd/foul water drain trough 150m(fr.SP)  41 20FEB06 08APR06 0 100 41 6 -291  1586 SB exc.gmd/foul water drain trough 342m  60 20FEB06 06MAY06 0 100 60 -91 -310  1311 SB Invert Cleaning (fr.SP) 239m  66 06FEB06A 28APR06 10 100 55 -2 -299  3166 SB Invert Cleaning (fr.SP 342m)  48 13MAR06 13MAY06 0 100 48 -91 -310  3368 SB Foulwater Gulley ESF-1 to ESF-2 [48m]  11 06FEB06A 14FEB06A 100 100 0 -211  3367 SB Foulwater Gulley ESF-1A to ESF-1 [41m]  9 15FEB06A 22FEB06 50 100 3 -98 -209  3369 SB Foulwater Gulley ESF-2 to ESF-3 [50m]  11 20FEB06 03MAR06 0 100 11 -117 -215  3370 SB Foulwater Gulley ESF-3 to ESF-4 [48m]  11 04MAR06 16MAR06 0 100 11 -117 -215  3371 SB Foulwater Gulley ESF-4 to ESF-5 [49m]  11 17MAR06 29MAR06 0 100 11 -117 -215														_			
1586 SB exc.grnd/foul water drain trough 342m 60 20FEB06 06MAY06 0 100 60 -91 -310  1311 SB Invert Cleaning (fr.SP) 239m 66 06FEB06A 28APR06 10 100 55 -2 -299  3166 SB Invert Cleaning (fr.SP 342m) 48 13MAR06 13MAY06 0 100 48 -91 -310  3368 SB Foulwater Gulley ESF-1 to ESF-2 [48m] 11 06FEB06A 14FEB06A 100 100 0 -211  3367 SB Foulwater Gulley ESF-1A to ESF-1 [41m] 9 15FEB06A 22FEB06 50 100 3 -98 -209  3369 SB Foulwater Gulley ESF-2 to ESF-3 [50m] 11 20FEB06 03MAR06 0 100 11 -117 -215  3370 SB Foulwater Gulley ESF-3 to ESF-4 [48m] 11 04MAR06 16MAR06 0 100 11 -117 -215  3371 SB Foulwater Gulley ESF-5 to ESF-5 [49m] 11 17MAR06 29MAR06 0 100 11 -117 -215	1583	SB exc.grnd/foul water drain trough 89m(fr.SP)	12   06FEB06A	A 24FEB06A	100	100	0		-322								
1586 SB exc.grnd/foul water drain trough 342m 60 20FEB06 06MAY06 0 100 60 -91 -310  1311 SB Invert Cleaning (fr.SP) 239m 66 06FEB06A 28APR06 10 100 55 -2 -299  3166 SB Invert Cleaning (fr.SP 342m) 48 13MAR06 13MAY06 0 100 48 -91 -310  3368 SB Foulwater Gulley ESF-1 to ESF-2 [48m] 11 06FEB06A 14FEB06A 100 100 0 -211  3367 SB Foulwater Gulley ESF-1A to ESF-1 [41m] 9 15FEB06A 22FEB06 50 100 3 -98 -209  3369 SB Foulwater Gulley ESF-2 to ESF-3 [50m] 11 20FEB06 03MAR06 0 100 11 -117 -215  3370 SB Foulwater Gulley ESF-3 to ESF-4 [48m] 11 04MAR06 16MAR06 0 100 11 -117 -215  3371 SB Foulwater Gulley ESF-5 to ESF-5 [49m] 11 17MAR06 29MAR06 0 100 11 -117 -215													┸				
1311 SB Invert Cleaning (fr.SP) 239m  66 06FEB06A 28APR06 10 100 55 -2 -299  3166 SB Invert Cleaning (fr.SP 342m)  48 13MAR06 13MAY06 0 100 48 -91 -310  3368 SB Foulwater Gulley ESF-1 to ESF-2 [48m]  11 06FEB06A 14FEB06A 100 100 0 -211  3367 SB Foulwater Gulley ESF-1A to ESF-1 [41m]  9 15FEB06A 22FEB06 50 100 3 -98 -209  3369 SB Foulwater Gulley ESF-2 to ESF-3 [50m]  11 20FEB06 03MAR06 0 100 11 -117 -215  3370 SB Foulwater Gulley ESF-3 to ESF-4 [48m]  11 04MAR06 16MAR06 0 100 11 -117 -215  3371 SB Foulwater Gulley ESF-4 to ESF-5 [49m]  11 17MAR06 29MAR06 0 100 11 -117 -215	1584	SB exc.grnd/foul water drain trough 150m(fr.SP)	41 20FEB06	08APR06	0	100	41	6	-291				<b>.</b>				
1311 SB Invert Cleaning (fr.SP) 239m  66 06FEB06A 28APR06 10 100 55 -2 -299  3166 SB Invert Cleaning (fr.SP 342m)  48 13MAR06 13MAY06 0 100 48 -91 -310  3368 SB Foulwater Gulley ESF-1 to ESF-2 [48m]  11 06FEB06A 14FEB06A 100 100 0 -211  3367 SB Foulwater Gulley ESF-1A to ESF-1 [41m]  9 15FEB06A 22FEB06 50 100 3 -98 -209  3369 SB Foulwater Gulley ESF-2 to ESF-3 [50m]  11 20FEB06 03MAR06 0 100 11 -117 -215  3370 SB Foulwater Gulley ESF-3 to ESF-4 [48m]  11 04MAR06 16MAR06 0 100 11 -117 -215  3371 SB Foulwater Gulley ESF-4 to ESF-5 [49m]  11 17MAR06 29MAR06 0 100 11 -117 -215	4500	OD	00 0055000	001441/00	_	400	00	04	040	-						_	
3166 SB Invert Cleaning (fr.SP 342m)  48 13MAR06 13MAY06 0 100 48 -91 -310  3368 SB Foulwater Gulley ESF-1 to ESF-2 [48m] 11 06FEB06A 14FEB06A 100 100 0 -211  3367 SB Foulwater Gulley ESF-1A to ESF-1 [41m] 9 15FEB06A 22FEB06 50 100 3 -98 -209  3369 SB Foulwater Gulley ESF-2 to ESF-3 [50m] 11 20FEB06 03MAR06 0 100 11 -117 -215  3370 SB Foulwater Gulley ESF-3 to ESF-4 [48m] 11 04MAR06 16MAR06 0 100 11 -117 -215  3371 SB Foulwater Gulley ESF-4 to ESF-5 [49m] 11 17MAR06 29MAR06 0 100 11 -117 -215  3372 SB Foulwater Gulley ESF-5 to ESF-6 [49m] 11 30MAR06 12APR06 0 100 11 -117 -215	1586	SB exc.grnd/four water drain trough 342m	60 20FEB06	UbiviA Y Ub	U	100	60	-91	-310				<b>T</b>				
3166 SB Invert Cleaning (fr.SP 342m)  48 13MAR06 13MAY06 0 100 48 -91 -310  3368 SB Foulwater Gulley ESF-1 to ESF-2 [48m] 11 06FEB06A 14FEB06A 100 100 0 -211  3367 SB Foulwater Gulley ESF-1A to ESF-1 [41m] 9 15FEB06A 22FEB06 50 100 3 -98 -209  3369 SB Foulwater Gulley ESF-2 to ESF-3 [50m] 11 20FEB06 03MAR06 0 100 11 -117 -215  3370 SB Foulwater Gulley ESF-3 to ESF-4 [48m] 11 04MAR06 16MAR06 0 100 11 -117 -215  3371 SB Foulwater Gulley ESF-4 to ESF-5 [49m] 11 17MAR06 29MAR06 0 100 11 -117 -215  3372 SB Foulwater Gulley ESF-5 to ESF-6 [49m] 11 30MAR06 12APR06 0 100 11 -117 -215	1211	SP Invert Cleaning (fr SP) 220m	GG OGEEDOG	201000	10	100	EE	-	200								
3368 SB Foulwater Gulley ESF-1 to ESF-2 [48m] 11 06FEB06A 14FEB06A 100 100 0 -211  3367 SB Foulwater Gulley ESF-1A to ESF-1 [41m] 9 15FEB06A 22FEB06 50 100 3 -98 -209  3369 SB Foulwater Gulley ESF-2 to ESF-3 [50m] 11 20FEB06 03MAR06 0 100 11 -117 -215  3370 SB Foulwater Gulley ESF-3 to ESF-4 [48m] 11 04MAR06 16MAR06 0 100 11 -117 -215  3371 SB Foulwater Gulley ESF-4 to ESF-5 [49m] 11 17MAR06 29MAR06 0 100 11 -117 -215  3372 SB Foulwater Gulley ESF-5 to ESF-6 [49m] 11 30MAR06 12APR06 0 100 11 -117 -215	1311	SB invert Cleaning (if.SP) 239iii	00 UOFEDUOA	ZOAPRUO	10	100	55	-2	-299								
3368 SB Foulwater Gulley ESF-1 to ESF-2 [48m] 11 06FEB06A 14FEB06A 100 100 0 -211  3367 SB Foulwater Gulley ESF-1A to ESF-1 [41m] 9 15FEB06A 22FEB06 50 100 3 -98 -209  3369 SB Foulwater Gulley ESF-2 to ESF-3 [50m] 11 20FEB06 03MAR06 0 100 11 -117 -215  3370 SB Foulwater Gulley ESF-3 to ESF-4 [48m] 11 04MAR06 16MAR06 0 100 11 -117 -215  3371 SB Foulwater Gulley ESF-4 to ESF-5 [49m] 11 17MAR06 29MAR06 0 100 11 -117 -215  3372 SB Foulwater Gulley ESF-5 to ESF-6 [49m] 11 30MAR06 12APR06 0 100 11 -117 -215	2166	SP Invert Cleaning (fr SP 242m)	49 12MA DOG	12MAV06	0	100	10	01	210	-							
3367 SB Foulwater Gulley ESF-1 A to ESF-3 [50m] 9 15FEB06A 22FEB06 50 100 3 -98 -209  3369 SB Foulwater Gulley ESF-2 to ESF-3 [50m] 11 20FEB06 03MAR06 0 100 11 -117 -215  3370 SB Foulwater Gulley ESF-3 to ESF-4 [48m] 11 04MAR06 16MAR06 0 100 11 -117 -215  3371 SB Foulwater Gulley ESF-4 to ESF-5 [49m] 11 17MAR06 29MAR06 0 100 11 -117 -215  3372 SB Foulwater Gulley ESF-5 to ESF-6 [49m] 11 30MAR06 12APR06 0 100 11 -117 -215	3100	SB invert cleaning (ii.Sr 342iii)	40 ISWANOC	ISIVIATOO	0	100	40	-91	-310							_	
3367 SB Foulwater Gulley ESF-1 A to ESF-3 [50m] 9 15FEB06A 22FEB06 50 100 3 -98 -209  3369 SB Foulwater Gulley ESF-2 to ESF-3 [50m] 11 20FEB06 03MAR06 0 100 11 -117 -215  3370 SB Foulwater Gulley ESF-3 to ESF-4 [48m] 11 04MAR06 16MAR06 0 100 11 -117 -215  3371 SB Foulwater Gulley ESF-4 to ESF-5 [49m] 11 17MAR06 29MAR06 0 100 11 -117 -215  3372 SB Foulwater Gulley ESF-5 to ESF-6 [49m] 11 30MAR06 12APR06 0 100 11 -117 -215	3368	SB Foulwater Gulley FSF-1 to FSF-2 [48m]	11 06FFB064	14FFB06A	100	100	0		-211								
3369 SB Foulwater Gulley ESF-2 to ESF-3 [50m]  11 20FEB06 03MAR06 0 100 11 -117 -215  3370 SB Foulwater Gulley ESF-3 to ESF-4 [48m]  11 04MAR06 16MAR06 0 100 11 -117 -215  3371 SB Foulwater Gulley ESF-4 to ESF-5 [49m]  11 17MAR06 29MAR06 0 100 11 -117 -215  3372 SB Foulwater Gulley ESF-5 to ESF-6 [49m]  11 30MAR06 12APR06 0 100 11 -117 -215		DE Fourwater ouncy Ear 1 to Ear 2 [4011]	TT OOI EBOO!	THI EBOOK	100	100											
3369 SB Foulwater Gulley ESF-2 to ESF-3 [50m]  11 20FEB06 03MAR06 0 100 11 -117 -215  3370 SB Foulwater Gulley ESF-3 to ESF-4 [48m]  11 04MAR06 16MAR06 0 100 11 -117 -215  3371 SB Foulwater Gulley ESF-4 to ESF-5 [49m]  11 17MAR06 29MAR06 0 100 11 -117 -215  3372 SB Foulwater Gulley ESF-5 to ESF-6 [49m]  11 30MAR06 12APR06 0 100 11 -117 -215	3367	SB Foulwater Gulley FSF-1A to FSF-1 [41m]	9 15FFB06/	22FFB06	50	100	3	-98	-209								
3370 SB Foulwater Gulley ESF-3 to ESF-4 [48m] 11 04MAR06 16MAR06 0 100 11 -117 -215  3371 SB Foulwater Gulley ESF-4 to ESF-5 [49m] 11 17MAR06 29MAR06 0 100 11 -117 -215  3372 SB Foulwater Gulley ESF-5 to ESF-6 [49m] 11 30MAR06 12APR06 0 100 11 -117 -215			0   101 22007														
3370 SB Foulwater Gulley ESF-3 to ESF-4 [48m] 11 04MAR06 16MAR06 0 100 11 -117 -215  3371 SB Foulwater Gulley ESF-4 to ESF-5 [49m] 11 17MAR06 29MAR06 0 100 11 -117 -215  3372 SB Foulwater Gulley ESF-5 to ESF-6 [49m] 11 30MAR06 12APR06 0 100 11 -117 -215	3369	SB Foulwater Gullev ESF-2 to ESF-3 [50m]	11 20FEB06	03MAR06	0	100	11	-117	-215								
3371 SB Foulwater Gulley ESF-4 to ESF-5 [49m] 11 17MAR06 29MAR06 0 100 11 -117 -215  3372 SB Foulwater Gulley ESF-5 to ESF-6 [49m] 11 30MAR06 12APR06 0 100 11 -117 -215																	
3372 SB Foulwater Gulley ESF-5 to ESF-6 [49m] 11 30MAR06 12APR06 0 100 11 -117 -215	3370	SB Foulwater Gulley ESF-3 to ESF-4 [48m]	11 04MAR06	16MAR06	0	100	11	-117	-215								
3372 SB Foulwater Gulley ESF-5 to ESF-6 [49m] 11 30MAR06 12APR06 0 100 11 -117 -215		,															
3372 SB Foulwater Gulley ESF-5 to ESF-6 [49m] 11 30MAR06 12APR06 0 100 11 -117 -215	3371	SB Foulwater Gulley ESF-4 to ESF-5 [49m]	11 17MAR06	29MAR06	0	100	11	-117	-215								
										]							
3373 SB Foulwater Gulley ESF-6 to ESF-7 [43m] 10 13APR06 27APR06 0 10 -117 -215	3372	SB Foulwater Gulley ESF-5 to ESF-6 [49m]	11 30MAR06	12APR06	0	100	11	-117	-215					_			
3373 SB Foulwater Gulley ESF-6 to ESF-7 [43m] 10 13APR06 27APR06 0 10 -117 -215										]							
	3373	SB Foulwater Gulley ESF-6 to ESF-7 [43m]	10 13APR06	27APR06	0		10	-117	-215								

Act.	Activity	Orig		Early		DWP %				DEC 27	JAN 28		FEB 29	MAR 30	APR 31		MAY 32	JL
ID	Description	Dur	Start	Finish	Compl.	Compl.	Dur	Float	arly Finis	12 19 26	2 9 16	23 30 6	13 20	27 6 13 20	27 3 10 17	7 24 1	8 15 22 2	29 5
SOUTH PO				I	1 -		T -	1										
3374	SB Foulwater Gulley ESF-7 to ESF-7A [7m]	6	28APR06	06MAY06	0		6	-117	-215									
3375	SB Foulwater Gulley ESF-7A to ESF-8 [50m]	11	08MAY06	19MAY06	0		11	-117	-215									
3376	SB Foulwater Gulley ESF-8 to ESF-9 [50m]	11	20MAY06	02JUN06	0		11	-117	-215									
00.0	52 · 54	' '	20	02001100														
0.450	00.0 1 1 500.40 1 500.0140 1	4.4	07555004	45555004	400	400	_		040									
3456	SB Ground water ESG-1B to ESG-2 [49m]	11	07FEB06A	15FEB06A	100	100	0		-212									
3454	SB Ground water ESG-1C to ESG-1B [40m]	9	20FEB06	01MAR06	0	100	9	-103	-215				-	-				
3457	SB Ground water ESG-2 to ESG-3 [50m]	11	20FEB06	03MAR06	0	100	11	-121	-215									
3455	SB Ground water ESG-1A to ESG-1B	6	02MAR06	08MAR06	0	100	6	-103	-215									
0-100	05 0.04.10 #4(0) 200 17(10 200 15		02IVI/ (1100	201717 11 100		100		.00	210					_				
2450	CB Cround water ESC 2 to ESC 4 [40m]	4.4	04144 1200	16144 000	_	100	11	104	245									
3458	SB Ground water ESG-3 to ESG-4 [48m]	11	04MAR06	16MAR06	0	100	11	-121	-215									
3459	SB Ground water ESG-4 to ESG-5 [49m]	11	17MAR06	29MAR06	0	100	11	-121	-215									
3460	SB Ground water ESG-5 to ESG-6 [49m]	11	30MAR06	12APR06	0	100	11	-121	-215									
3/161	SB Ground water ESG-6 to ESG-7 [50m]	11	13APR06	28APR06	0		11	-121	-215									
3401	OB Ground water 200-0 to 200-7 [50m]	' '	13AI 100	20AI 1100	0				-210							_		
0.400	OD O	44	0040000	401441/00	0		44	404	045								_	
3462	SB Ground water ESG-7 to ESG-8 [50m]	11	29APR06	13MAY06	0		11	-121	-215								_	
3463	SB Ground water ESG-8 to ESG-9 [50m]	11	15MAY06	26MAY06	0		11	-121	-215									
3464	SB Ground water ESG-9 to ESG-10 [51m]	11	27MAY06	09JUN06	0		11	-121	-215									
TINNEL	. LINING						<b>'</b>											
NORTH PO																		
		25	40.141.004	OFFEROS	00	400		404	4.40					•				
2194	SB NP Arch Lining 175m Tch.1+835 to 1+660 VA	35	10JAN06A	25FEB06	93	100	2	-121	-143					•				
												_						
3160	SB NP OHVD 150m Tch.1+985 to 1+835	30	28DEC05A	23JAN06A	100	100	0		-145									
3161	SB NP OHVD 175m Tch.1+835 to 1+660 VA	40	21JAN06A	13MAR06	50	100	15	-121	-140			$\vdash$						
SOUTH PO	DRTAL																	
3151	SB SP Arch Lining 150m Tch.1+363 to 1+513	30	30DEC05A	14FEB06A	100	100	0		-174									
01																		
2160	SB SP Arch Lining 130m Tch.1+513 to 1+643	20	23JAN06A	06APR06	50	100	15	-152	-179									
3100	OD OF AIGH LINING FOURITION, 1+015 to 1+045	30	ZOJANUOA	UUAFRUO	30	100	10	132	-179		'							
	OD OD OUNTD 450 T. I. 4 040 4 4 000			00144105	100	400			4=0									
3173	SB SP OHVD 150m Tch.1+213 to 1+363	30	08DEC05A	20JAN06A	100	100	0		-178									
	SB SP OHVD 150m Tch.1+363 to 1+513	30	19JAN06A	22MAR06	46	100	15	-154	-193									
3174	l .	1				ĺ	1	1			1							
3174												l l						
	SB SP OHVD 130m Tch.1+513 to 1+643	26	23MAR06	26APR06	0	100	26	-154	-181									





	Activity	Orig		Early	%	DWP %	Rem	Total	Variance	DEC 27	JAN 28		FEB 29		MAR 30		APR 31	MAY 32	JU
ID	Description	Dur	Start	Finish	Compl.	Compl.	Dur	Float	arly Finis	12 19 26	28 ,2 ,9 ,16 ,2	3 30 6	13 20	27 6	13 20	27 3	10 17 24	1 8 15 2	2 29 5
	AGE INVERT				Τ -		_						L						
2626	Invert Lining to CP.5	8	22FEB06	02MAR06	0	100	8	-140	-164										
2627	Invert Lining to CP.6	8	06MAR06	14MAR06	0	100	8	-142	-164										
X-PASS	AGE FINISHING WORKS	'						'											
2639	Construct Rooms (incl.ABWF) at CP.11	24	24JAN06A	25JAN06A	100	100	0		-181										
2644	Construct Rooms (incl.ABWF) at CP.3	24	17FEB06A	18FEB06A	100	100	0		-159										
2645	Construct Rooms (incl.ABWF) at CP.4	24	18FEB06A	23FEB06	0	100	4	-96	-138					I					
2641	Construct Rooms (incl.ABWF) at CP.9	24	20FEB06A	23FEB06	0	100	4	-96	-158					I					
2640	Construct Rooms (incl.ABWF) at CP.10	24	20FEB06	18MAR06	0	100	24	-140	-207				•						
2643	Construct Rooms (incl.ABWF) at CP.2	24	06MAR06	01APR06	0	100	24	-140	-207							•			
2647	Construct Rooms (incl.ABWF) at CP.6	24	22MAR06	22APR06	0	100	24	-142	-164										
2642	Construct Rooms (incl.ABWF) at CP.8	24	10MAY06	07JUN06	0	100	24	-208	-230										
2042	,																		
	G & COMMISSIONING																		
TESTIN	G & COMMISSIONING																		
TESTIN EAGLE	S NEST TUNNEL																		
TESTIN EAGLE	S NEST TUNNEL ORY INSPECTIONS																		
TESTIN EAGLE STATUT FSD INSP	S NEST TUNNEL ORY INSPECTIONS	0	13MAR06		0	100	0	-146	-258						•				
EAGLE' STATUT FSD INSP	S NEST TUNNEL ORY INSPECTIONS ECTION	0 6	13MAR06 27MAR06	01APR06	0 0	100	0	-146 -146	-258 -258						<b>*</b>	•			
TESTIN EAGLE' STATUT FSD INSP 6917 6918	S NEST TUNNEL ORY INSPECTIONS ECTION EntRt-All FS design approved by FSD (MHJV)			01APR06											•	•••			
TESTIN EAGLE' STATUT FSD INSP 6917 6918	S NEST TUNNEL ORY INSPECTIONS ECTION EntRt-All FS design approved by FSD (MHJV) EntRt-Issue, endorse & submit FSI 314 to FSD			01APR06											<b>•</b>				
TESTINE EAGLE' STATUTI FSD INSP 6917 6918	S NEST TUNNEL ORY INSPECTIONS ECTION EntRt-All FS design approved by FSD (MHJV) EntRt-Issue, endorse & submit FSI 314 to FSD ATION ADIT & BUILDING			01APR06											•				
TESTIN EAGLE STATUT FSD INSP 6917 6918  /ENTIL SUBMITABWF 8	S NEST TUNNEL ORY INSPECTIONS ECTION EntRt-All FS design approved by FSD (MHJV) EntRt-Issue, endorse & submit FSI 314 to FSD ATION ADIT & BUILDING TALS & APPROVALS	6		01APR06 14FEB06A									-		<b>•</b>	•••			
TESTIN EAGLE' STATUT FSD INSP 6917 6918  /ENTIL SUBMIT ABWF 8	S NEST TUNNEL ORY INSPECTIONS ECTION EntRt-All FS design approved by FSD (MHJV)  EntRt-Issue, endorse & submit FSI 314 to FSD  ATION ADIT & BUILDING TALS & APPROVALS BUILDER'S WORKS	90	27MAR06		0	100	6		-258				-		<b>•</b>	•••			
TESTIN EAGLE STATUT FSD INSP 6917 6918  /ENTIL SUBMITABWF 8 1971	S NEST TUNNEL ORY INSPECTIONS ECTION EntRt-All FS design approved by FSD (MHJV)  EntRt-Issue, endorse & submit FSI 314 to FSD  ATION ADIT & BUILDING TALS & APPROVALS BUILDER'S WORKS  VA Bldg Prep & submit door & window detail	90	27MAR06 03FEB05A 07APR05A	14FEB06A	100	100	6	-146	-258					•	•	•••			
TESTIN EAGLE STATUT FSD INSP 6917 6918  /ENTIL SUBMIT ABWF 8 1971 1974	S NEST TUNNEL ORY INSPECTIONS ECTION EntRt-All FS design approved by FSD (MHJV)  EntRt-Issue, endorse & submit FSI 314 to FSD  ATION ADIT & BUILDING TALS & APPROVALS BUILDER'S WORKS VA Bldg Prep & submit door & window detail  VA Bldg Approve louvre details	90 24 90	27MAR06 03FEB05A 07APR05A	14FEB06A 04MAR06	100	100	6 0 12	-146	-258 -206 -258						•				
TESTIN EAGLE STATUT FSD INSP 6917 6918 VENTIL SUBMIT ABWF 8 1971 1974 1989 1972	S NEST TUNNEL ORY INSPECTIONS ECTION EntRt-All FS design approved by FSD (MHJV)  EntRt-Issue, endorse & submit FSI 314 to FSD  ATION ADIT & BUILDING TALS & APPROVALS & BUILDER'S WORKS  VA Bldg Prep & submit door & window detail  VA Bldg Approve louvre details  VA Bldg Prep & sub fall arrest system	90 24 90	27MAR06 03FEB05A 07APR05A 19APR05A	14FEB06A 04MAR06 14FEB06A	100 50 100	100 100 100 100	6 0 12	-146	-258 -206 -258 -152						•				

Act.	Activity		Early	%				Variance		JAN 28	FEB 29		MAR 30	APR 31	MAY 32	JUN 33
ID	Description	ur Start	Finish	Compl.	Compl.	Dur	Float	arly Finis	12  19  26	2 9 16 23 3	0 6 13 20	27 6	13 20 27	3 10 17 24	1 8 <sub>1</sub> 15 22 29	5 12
	BUILDER'S WORKS		0.414.000		400	1.0	400									
1988	VA Bldg Approve aluminium cladding	4 13DEC05A	04MAR06	0	100	12	-102	-258								
1976	VA Bldg Approve balustrade & metal works 2	4 10JAN06A	13FEB06A	100	100	0		-239								
E&M E	QPT./MTRL.DETAIL SUBMITTAL				•											
8234	VaBldg-Sub.MVAC MCC, power & control sys	4 02JUL04A	14MAR06	95	100	20	-129	-289								
												_				
8231	VaBldg-Sub.FS AFA & FM200 sys	4 05JUL04A	24FEB06	99	100	5	-17	-214			T	-				
8228	VaBldg-Sub.FS wet sys 5	4 05AUG04A	24FEB06	99	100	5	-47	-214								
8233	VaBldg-Sub.MVAC / TVF pneumatic sys	4 14AUG04A	02MAR06	95	100	10	-63	-141								
0220	Valida Sub CMCS 9 ELV ava	0.00410044	02MAR06	00	100	10	105	-237								
8230	VaBldg-Sub.CMCS & ELV sys 7	8 26AUG04A	UZIVIARUO	98	100	10	-125	-237				_				
8235	VaBldg-Sub.PD irrig. sys	4 04FEB05A	02MAR06	85	100	10	-71	-237								
E&M E	QPT./MTRL.APPROVAL BY ENGINEER															
8495	VaBldg-App. building related luminaires 1	8 18AUG04A	11MAR06	90	100	18	-31	-251					ı			
CEOA	VeRide Ann ES wat eve	8 04SEP04A	11MAR06	00	100	40	-47	-209								
6581	VaBldg-App. FS wet sys	045EP04A	TIMARUO	80	100	18	-47	-209					•			
6590	VaBldg-App. FS AFA & FM200 sys 1	8 14SEP04A	11MAR06	85	100	18	-17	-209					1			
	,															
6587	VaBldg-App. of CMCS & ELV sys 1	8 20SEP04A	11MAR06	88	100	18	-125	-227					ı			
0500	VaDida Ann MVAC mach vent ava	22055044	11MAR06	00	100	18	107	-257								
6582	VaBldg-App. MVAC mech.vent. sys	8 23SEP04A	TIMARUO	80	100	18	-197	-257					•			
6580	VaBldg-App. PD all fresh & flush water sys 1	8 04NOV04A	11MAR06	85	100	18	-53	-221					1			
6864	V6aBldg-App. MVAC MCC, power & control sys 1	8 12NOV04A	11MAR06	80	100	18	-129	-269		<u> </u>						
6957	VaBldg-App. MVAC / TVF pneumatic sys 1	8 07MAR05A	15AUG06	80		18	-179	-257							•	
0037	Vabiug-App. WVAC / TVF priedmatic sys	07WAR03A	13A0G00	80		10	-179	-231								
7590	VaBldg-App. PD irrig. sys 1	8 05MAY05A	11MAR06	30	100	18	-71	-227					1			
PROCU	REMENT															
	ECTURAL															
1995	VA Bldg Procure aluminium cladding 3	19APR05A	04MAR06	0	100	12	-122	-136								
2025	VA Bldg Initial delivery balust & metal works	07144 D00		_		_	0.7	0								
2035	VA Bldg Initial delivery balust & metal works	07MAR06		0		0	-97	0								
2034	VA Bldg Initial delivery fall arrest system	22MAR06		0	100	0	-110	0					<b>\rightarrow</b>			
	- , ,															
2032	VA Bldg Initial delivery doors & windows	11APR06		0	100	0	-126	0						<b>•</b>		
				1												

Act.	Activity	Orig Early	Early	%	DWP %				DEC 27	-	AN 28	FEB 29		_	AR 0	APR 31		MAY 32		JU
ID	Description	Dur Start	Finish	Compl.	Compl.	Dur	Float	arly Finis	12  19  26	2 9	16 23 3	0 6 13	20 27	<sub>6</sub> 13	20 27	3 10 1	7 24 1	8 15	22 29	5
	ECTURAL																	<u> </u>		I
2038	VA Bldg Initial delivery aluminium cladding	0 10MAY06		0		0	-122	0										•		l
2031	VA Bldg Initial delivery slate cladding	0 22MAY06		0		0	-132	0										•	<b>•</b>	
2033	VA Bldg Initial delivery louvres	0 22MAY06		0		0	-132	0										•	<b>•</b>	l
-&M M&	TERIALS					1														
	VaBldg-Proc & Manuf. LV power dist. equip't	180 20MAR05A	14JUN06	40	100	90	-73	-151												
6583	VaBldg-Proc. & Manuf. of HV dist. equip't	180 25MAR05A	16MAY06	90	100	20	-55	-151												1
6591	VaBldg-Proc. & Manuf. of CMCS & ELV sys	180 25MAR05A	22AUG06	20	100	150	-125	-179												
6636	VaBldg-Proc & Manuf. FS AFA & FM200 sys	120 25MAR05A	18JUL06	40	100	90	-47	-191												
6865	VaBldg-Proc & Manuf. MCC, power & control sys	180 25MAR05A	22AUG06	20	100	150	-129	-221												
6586	VaBldg-Proc & Manuf. FS wet sys	120 06JUN05A	18JUL06	30	100	120	-47	-191												
6851	VaBldg-Proc & Manuf. TVF, Ductwks & Cont'l sys	180 09JUN05A	18JUL06	40	80	120	-47	-111												
6585	VaBldg-Proc & Manuf. PD fresh & flush water sys	120 30SEP05A	04JUL06	10	100	90	-53	-191												
8496	VaBldg-Proc & Manf bldg related luminaires	180 23NOV05A	21JUN06	90	100	50	-61	-151												
8516	VaBldg-Proc & Manuf. MVAC Package AC Units	120 11JAN06A	24NOV06	10		60	-143	-257												
6588	VaBldg-Proc & Manuf. MVAC mech.vent. sys	180 13MAR06	19OCT06	0	100	180	-197	-257												
7591	VaBldg-Proc & Manuf. PD irrig. sys	120 13MAR06	08AUG06	0	100	120	-71	-227												
IAJOR	EQUIPMENT DELIVERY																			
6592	VaBldg-Del. HV power dist. equip't to 2/F	48 20FEB06A	13JUL06	40		48	-55	-151												
&M AC	CESS DATES																			
/ENTIL/	ATION BUILDING																			İ
1848	Int M/S - Vent Adit - E&M access to plenum	0	22APR06	0	100	0	-1	-186									•			l
1818	Int M/S - Vent Adit - E&M G/F access	0	13MAY06	0		0	-65	-185										<b>•</b>		
1844	Int M/S - Vent Adit - E&M 1/F access	0	13MAY06	0		0	-65	-163										<b>•</b>		
1845	Int M/S - Vent Adit - E&M 2/F access	0	29MAY06	0		0	-54	-159											<b>\rightarrow</b>	l

Act.	Activity	Orig		Early	% Compl				Variance		JAN 28	FEB 29		MAR 30	APR 31	22	JN 33
	Description RUCTION WORKS	Dur	Start	Finish	Compi.	Compi.	Dur	Float	any Finis	12  19  26	2 9 16 23 3	30 <sub>6</sub> <sub>1</sub> 13	20  27  6	13 20 27	3 10 17 24	15 22 29 5	12
ADIT TUNNE	_ LINING																
	VA Form Portal Transition Structure VA Bldg.	18	15DEC05A	11MAR06	60	100	18	-104	-231								
	The state of the s		.022007.														
	NSITION STRUCTURE																
1923	VA RC Tnl Interface Lower part	40	18NOV05A	14MAR06	50	100	20	-142	-229								
1924	VA RC Tnl Interface upper part	88	16JAN06A	22APR06	10	100	50	-142	-171								
1924	VARCE This interface appear part	00	IOJANOOA	ZZAFROO	10	100	30	-142	-171						_		
SUBST	RUCTURE	·			·			,									
6589	VaBldg Drainage & Earth mat	48	23APR05A	18MAR06	60	100	24	-168	-261		I						
01:555																	$\dashv$
	STUCTURE																
RC WO	VA Bldg.RC S/Slab 1FL.GL.C-F/1-6 +116.70mPD	16	29DEC05A	23FEB06	90	100	4	-168	-182								
1541	VA Blug.RC 9/3/ab TFL.GL.C-F/T-6+TT6.70IIIFD	10	Z9DECUSA	2376000	90	100	4	-100	-102				_				
1542	VA Bldg.RC Walls/Cols to 2FL GL.C-F/1-6	16	20FEB06	09MAR06	0	100	16	-168	-186								
1543	VA Bldg.RC S/Slab 2FL GL.C-F/1-6 +124.95mPD	16	01MAR06	18MAR06	0	100	16	-168	-186				_	_			
1544	VA Bldg.RC Walls/Cols to URFL GL.C-F/1-6	16	10MAR06	28MAR06	0	100	16	-168	-186								
	-																
1545	VA Bldg.RC S/Slab URFL +131.65mPD	12	25MAR06	08APR06	0	100	12	-152	-186						_		
1548	VA Bldg.RC.Walls/Cols to 1F GL.A-C/1-6	14	19NOV05A	03MAR06	50	100	11	-142	-150								
	The Diagnite Trailer each term of the		10.10.10.1	00													
1549	VA Bldg.RC S/Slab 1FL.GL.A-C/1-6 +116.70mPD	10	19DEC05A	21MAR06	20	100	26	-142	-159								
4550	VA PIde DC Welle/Cele to 2FL CL A C/A C	10	17MAR06	28MAR06		100	10	120	-159								
1550	VA Bldg.RC Walls/Cols to 2FL GL.A-C/1-6	10	TTIVIARUO	281VIARU6	0	100	10	-129	-159								
1551	VA Bldg.RC S/Slab 2FL GL.A-C/1-6 +124.95mPD	12	28MAR06	11APR06	0	100	12	-129	-159								
	TURAL STEELWORKS	0.4	0040000	001441/00		400	0.4	450	400							_	
1546	VA Bldg.Struct.Steelworks URFL +131.65mPD	24	06APR06	09MAY06	0	100	24	-152	-186								
1561	VA Bldg Crane Beam to underside of 1FL & test	18	13APR06	09MAY06	0	100	18	-61	-159								
1560	VA Bldg Crane Beam to underside of 2FL & test	18	09MAY06	29MAY06	0	100	18	-54	-159								
ARCHIT	   ECTURAL & BUILDER'S WORKS				1	ļ	l	1									
	IG & EXTERNAL FACADE																
	VA.Bldg.Roof W/Proofing & Testing	30	10MAY06	14JUN06	0		30	-152	-186								
1809	VA.Bldg. Ext Doors & Windows	24	10MAY06	07JUN06	0		24	-146	-186								- 1

Act.	Activity	Orig	,	Early	%	DWP %	Rem	Total	Variance	DEC 27	JAN 28	FEB 29		MAR 30	APR 31	MAY 32	JUN
ID	Description	Dur	Start	Finish	Compl.	Compl.	Dur	Float	arly Finis	12 19 26	2 9 16 23 3	0 6 13 2	20  27	30 6 13 20 27	3 10 17 24	1 8 15 22 2	9 5 1
	R'S WORKS																
1553	VA.Bldg.W/Proof Tanks/Pits & Test GL.H-S/10-12	16	29MAR06	20APR06	0	100	16	-168	-186								
1554	VA.Bldg.Plinths LPL.	18	29MAR06	22APR06	0	100	18	-158	-186								
1643	VA.Bldg. Wet Trades GL	18	21APR06	13MAY06	0	100	18	-168	-185								
1555	VA.Bldg.Plinths GFL.	8	24APR06	03MAY06	0	100	8	-158	-186								
1644	VA.Bldg. Wet Trades 1F/L	16	24APR06	13MAY06	0	100	16	-158	-175								
1645	VA.Bldg. Wet Trades 2F/L	16	03MAY06	22MAY06	0	100	16	-129	-159								
1556	VA.Bldg.Plinths 1F/L	8	04MAY06	13MAY06	0	100	8	-158	-186								
E&M VE	ENT ADIT TUNNEL		'		<u>'</u>	'											
TCSS C	CONTAINMENT																
8482	VA.Bldg TCSS Contain't for KD6	24	26APR06	25MAY06	0	100	24	-168	-185								
TESTIN	IG & COMMISSIONING																
VENTIL	ATION BUILDING																
STATUT	TORY INSPECTIONS																
FSD - FS I	INSPECTION																
6650	VaBldg-All FS design approved by FSD (MHJV)	0	10MAY06		0		0	-79	-139							•	
6662	VaBldg-Issue, endorse & submit FSI 314 to FSD	6	24MAY06	30MAY06	0		6	-79	-139								
ENT NO	ORTH PORTAL VENTILATION BUILDING	·															
SUBMIT	TTALS & APPROVALS																
E&M EC	QPT.& MATERIAL.SUBMITTALS																
8260	EntNpBldg-Sub.MVAC MCC, power & control sys	54	02JUL04A	14MAR06	95	100	20	-156	-328								
8257	EntNpBldg-Sub.FS AFA & FM200 sys	54	05JUL04A	24FEB06	99	100	5	-26	-161								
8253	EntNpBldg-Sub.FS wet sys	54	05AUG04A	24FEB06	99	100	5	-26	-245								
8259	EntNpBldg-Sub.MVAC / TVF pneumatic sys	54	14AUG04A	11MAR06	95	100	18	-62	-134								
8255	EntNpBldg-Sub.CMCS & ELV sys	78	28AUG04A	14MAR06	98	100	20	-108	-262								
E&M EC	PT.& MATERIAL APPROVALS	·															
8499	EntNpBldg-App. building related luminaires	18	18AUG04A	25FEB06	90	100	6	-90	-252								
6199	EntNpBldg-App. FS wet sys	18	04SEP04A	25FEB06	80	100	6	-26	-228								


Act.	Activity	Orig		Early		DWP %					JAN 28	FE 29		MAR 30	APR 31	MAY 32	JUN
ID	Description	Dur	Start	Finish	Compl.	Compl.	Dur	Float	arly Finis	12  19  26	2 9 16 23	30 6 13	20 2	27 6 13 20 2	7 3 10 17 24	1 8 15 22	29 5 1
	PT.& MATERIAL APPROVALS					,	1										
6210	EntNpBldg-App. FS AFA & FM200 sys	18	14SEP04A	25FEB06	85	100	6	-26	-144				T				
6203	EntNpBldg-App. CMCS & ELV sys	18	20SEP04A	25FEB06	88	100	6	-108	-230								
6200	EntNpBldg-App. MVAC mech.vent. sys	18	23SEP04A	25FEB06	80	100	6	-178	-308				<b>†</b>				
6198	EntNpBldg-App. PD cleans. & flush water sys	18	04NOV04A	25FEB06	85	100	6	-32	-246								
6837	EntNpBldg-App. MVAC MCC, power & control sys	18	12NOV04A	25FEB06	80	100	6	-156	-296				<b>†•</b>				
6830	EntNpBldg-App. MVAC / TVF pneumatic sys	18	07MAR05A	09MAY06	80	100	6	-100	-160							•	
ABWF V	VORKS					I	l										
1955	NP.Bldg Prep & submit louvre details	24	19NOV04A	04MAR06	50	100	12	-83	-350								
1959	NP.Bldg Prep & sub aluminium cladding	24	19NOV04A	04MAR06	50	100	12	-85	-350				+				
1970	NP.Bldg Prep & submit slate cladding	24	19NOV04A	04MAR06	50	100	12	-113	-350				+				
1946	NP.Bldg Prep & submit door & window detail	24	17FEB05A	04MAR06	50	100	12	661	-282								
1954	NP.Bldg Approve door & window details	24	06APR05A	04MAR06	50	100	12	-53	-258								
1956	NP.Bldg Approve louvre details	24	08APR05A	04MAR06	50	100	12	-83	-326								
1963	NP.Bldg Approve slate cladding	24	15JUN05A	04MAR06	50	100	12	-113	-326								
1962	NP.Bldg Approve fall arrest system	24	14OCT05A	14FEB06A	100	100	0		-250				1				
1960	NP.Bldg Approve aluminium cladding	24	13DEC05A	04MAR06	0	100	12	-85	-326				+				
1958	NP.Bldg Approve balustrade & metal works	24	10JAN06A	13FEB06A	100	100	0		-259	-							
PROCU	REMENT - MATERIAL																
ABWF	WORKS																
1967	NP.Bldg Procure aluminium cladding	180	18JAN05A	04MAR06	50	100	12	-85	-146				Ť				
2052	NP.Bldg Initial delivery balust & metal works	0	25MAR06		0		0	-34	0				1	•			
2039	NP.Bldg Initial delivery doors & windows	0	11APR06		0		0	-53	0	-					•		
2049	NP.Bldg Initial delivery louvre	0	11APR06		0		0	-83	0	-					•		
2053	NP.Bldg Initial delivery fall arrest system	0	02MAY06		0		0	-43	0	-						<b>•</b>	

Act.	Activity	Orig Early	Early Finish	% Compl	DWP %						AN 28	FE 2	^	MAF 30		APR 31		MAY 32	JUN
ID	Description	Dur Start	FINISN	Compi.	Compi.	Dur	Float	arıy Finis	12  19  26	2 9	16 23 3	30 6 1	3 20 2	7 6 13	20 27	3 <sub>1</sub> 10 <sub>1</sub> 17 µ	24 1 8	15 22	9 5
ABWF V	NP.Bldg Initial delivery aluminium cladding	0 10MAY06		0	1	0	-85	0											
2050	NP.Bldg Initial delivery aluminium clauding	U TOWATOO		U		0	-05	U									_	•	
2051	NP.Bldg Initial delivery slate cladding	0 22MAY06		0		0	-113	0					-					•	
&M WC	DRKS				ı														
6202	EntNpBldg-Proc & Manuf. LV power dist. equip't	180 20MAR05A	12JUN06	40	100	90	-122	-170					+						
6201	EntNpBldg-Proc. & Manuf. of HV dist. equip't	180 25MAR05A	06MAY06	90	100	60	-86	-176											
6208	EntNpBldg-Proc. & Manuf. of CMCS & ELV sys	180 25MAR05A	29JUL06	20	100	130	-108	-174					+						
6269	EntNpBldg-Proc & Manuf. FS AFA & FM200 sys	120 25MAR05A	19AUG06	40	100	90	-78	-166			_		+						
6838	EntNpBldg-Proc & Manuf. MCC, power & control sys	180 25MAR05A	29JUL06	20	100	130	-156	-240					+						
6205	EntNpBldg-Proc & Manuf. FS wet sys	120 06JUN05A	12JUN06	30	100	90	-26	-192					÷						
6824	EntNpBldg-Proc & Manuf. TVF, Ductwks&Cont'l sys	180 09JUN05A	25JUL06	40	100	80	-104	-180					<u> </u>						
6204	EntNpBldg-Proc & Manuf. Cleans & flush water sys	120 30SEP05A	19JUN06	10	100	90	-32	-216											
8500	EntNpBldg-Proc & Manf bldg related luminaires	180 23NOV05A	05AUG06	90	100	130	-90	-202					Ť						
6206	EntNpBldg-Proc & Manuf. MVAC mech.vent. sys	180 06JAN06A	17AUG06	20	100	140	-178	-268											
6230	EntNpBldg-Proc & Manuf. MVAC Package AC Units	120 11JAN06A	21SEP06	10		80	-94	-148											
6831	EntNpBldg-Proc & Manuf. MVAC / TVF pneumatic sys	120 10MAY06	28SEP06	0		120	-100	-160											
IAJOR	EQUIPMENT DELIVERY																		
ENT NO	RTH PORTAL BUILDING																		
6211	EntNpBldg-Del. HV power dist. equip't to 2/F	48 08MAY06	04JUL06	0		48	-86	-176											
NTERF	ACE MILESTONES																		
IORTH	PORTAL BUILDING																		
1833	Int M/S - ENT NPB - E&M 2/F access	0	12APR06	0	100	0	-106	-166								<b>•</b>			
6219	EntNpBldg-E&M access to 2/F	0 13APR06*		0	100	0	-106	-148								•			
1834	Int M/S - ENT NPB - E&M 3/F access	0	09MAY06	0		0	-100	-166									•	•	
1837	Int M/S - ENT NPB - E&M Ext.Elev access	0	09MAY06	0		0	-40	-170									•	•	
	EntNpBldg-E&M access to 3/F	0 10MAY06*		0		0	-100	-166									•	•	

		Ī., .					_	I		DEC		JAN	FEI	1	MAR	APR	MAY	JUN
Act.	Activity Description	Orig Dur		Early Finish	% Compl				Variance	27	1	20	20		20	24	22	22
• '	PORTAL BUILDING	Dui	Start	1 1111311	Compi.	Compi.	Dui	i ioai	ally I IIIIS	12  19  26	2 9	16 23 3	30 <sub>6</sub> <sub>1</sub> 13	20 ;	27 <sub> </sub> 6 <sub> </sub> 13 <sub> </sub> 20 <sub> </sub> 27	7 3 10 17 24	1 <sub>1</sub> 8 <sub>1</sub> 15 22 29	5 12
	EntNpBldg-E&M access to External Elevation	0	10MAY06*		0		0	-40	-142								<b>•</b>	
CONSTR	UCTION																	
SUPERS	TRUCTURE																	
RC WOR	KS																	
	GEWAY & CENTRAL RESERVE																	
1394	NP.Bldg - RC S/Slab U2FL.+78.40.65mPD GL.E-H/3-7	12	24DEC05A	23FEB06	50	100	4	-149	-178									
1395	NP.Bldg RC Cols.& Walls to 3FL.GL.A-J/3-6	18	24DEC05A	25FEB06	50	100	6	-149	-176									
1396	NP.Bldg RC S/Slab 3FL.+85.98mPD GL.A-J/3-7	18	20FEB06	11MAR06	0	100	18	-149	-174									
1397	NP.Bldg RC Cols.& Walls to 4FL.GL.A-J/3-7	18	06MAR06	25MAR06	0	100	18	-95	-174									
1398	NP.Bldg RC S/Slab 4FL.+93.83mPD GL.A-H/3-7	18	20MAR06	10APR06	0	100	18	-95	-174									
1399	NP.Bldg RC Cols.& Walls to 5FL.GL.A-H/3-7	18	03APR06	27APR06	0	100	18	-95	-174					T				
1400	NP.Bldg RC S/Slab 5FL.+100.88mPD GL.A-H/3-7	18	28APR06	20MAY06	0	100	18	-95	-174									
1401	NP.Bldg RC Stairs GL.A-H/5-7	18	28APR06	20MAY06	0	100	18	-64	-162									
SB CARRIA	GEWAY	1	ļ		1	1	l	1										
1407	NP.Bldg RC S/Slab U2FL.~78.5mPD GL.E-H/1-3	12	24DEC05A	23FEB06	50	100	4	-143	-162									
1408	NP.Bldg RC Cols.& Walls to 3FL.GL.A-J/1-3	18	24DEC05A	25FEB06	50	100	6	-149	-176			N. Comment						
1409	NP.Bldg RC S/Slab 3FL.+85.98mPD GL.A-J/1-3	12	27FEB06	11MAR06	0	100	12	-149	-170					•				
1410	NP.Bldg RC Cols.& Walls to 4FL.GL.A-J/1-3	18	06MAR06	25MAR06	0	100	18	-77	-170									
1411	NP.Bldg RC S/Slab 4FL.+93.83mPD GL.A-H/1-3	12	20MAR06	01APR06	0	100	12	-77	-170									
1412	NP.Bldg RC Cols.& Walls to 5FL.GL.A-H/1-3	18	27MAR06	20APR06	0	100	18	-77	-170									
1413	NP.Bldg RC S/Slab 5FL.+100.88mPD GL.A-H/1-3	9	11APR06	27APR06	0	100	12	-77	-170									
1414	NP.Bldg RC Stairs GL.A-H/5-7	18	21APR06	13MAY06	0	100	18	-71	-170									
STRUCT	URAL STEELWORKS	1				·	'											
	NP.Bldg Crane beams to underside of U2F & test	18	17MAR06	07APR06	0	100	18	-102	-162									
1233	NP.Bldg Crane beams to underside of 3FL & test	18	08APR06	03MAY06	0	100	18	-96	-162									
1234	NP.Bldg Crane beams to underside of 4FL & test	18	08MAY06	27MAY06	0		18	-56	-164									

Act. Activity	Orig	Early	Early	%	DWD 0/	Dom	Total	Variance	DEC	JAN	FEB		MAR	APR	MAY	JUN
ID Description	Dur	Start	Finish		Compl.	Dur	Float	arly Finis	27	28 2 9 16 23	29	20 27	30	31 3 10 17 24 1	32   8  15  22  29	33
STRUCTURAL STEELWORKS	Dui	Otart	T II II OTT	Compi	Compi.	Dui	ı ıoat	carry i mic	12 19 20	P 9 16 23	30 JO  13	20 /27	6  13  20  21	3  10  17  24	1 8 15 22 23	β <sub>[</sub> 12
1415 NP.Bldg.Struct.Steel Works GL.A-E/2	14	15MAY06	30MAY06	0		14	-58	-170								
1402 NP.Bldg.Struct.Steel Works GL.A-E/6	14	22MAY06	07JUN06	0		14	-64	-162								
ARCHITECTURAL & BUILDER'S WORKS																
ROOFING & EXTERNAL FACADE																
1423 NP.Bldg.Roof W/Proofing & Testing	24	15MAY06	12JUN06	0		24	-68	-166								
1630 NP.Bldg.Ext Louvre & cladding 2FL to 3FL	18	22MAY06	12JUN06	0		18	-113	-206	-							
BUILDER'S WORK																
1418 NP.BldgW/Proof Tanks/Pits & Test GL.H-S/10-12	18	13MAR06	01APR06	0	100	18	-82	-174								
1419 NP.Bldg Plinths GL.	8	13MAR06	21MAR06	0	100	8	-82	-170	-							
1420 NP.Bldg Plinths 2FL.	8	13MAR06	21MAR06	0	100	8	-149	-170	-							
1626 NP.Bldg.Wet Trades 2FL	18	22MAR06	12APR06	0	100	18	-149	-170	-							
1627 NP.Bldg.Wet Trades 3FL	18	13APR06	09MAY06	0	100	18	-118	-170	-							
1810 NP.Bldg Ext. Doors & Windows (frame)	18	13APR06	09MAY06	0		18	-55	-170								
1421 NP.Bldg Plinths 4FL.	8	21APR06	29APR06	0	100	8	-52	-174	-							
1527 NP.Bldg.Wet Trades GL	18	10MAY06	30MAY06	0		18	-118	-170	-							
E&M - GENERAL																
MVAC WORKS																
MCC, POWER & CONTROL																
6840 EntNpBldg-MCC, power & control 1st fix	42	10MAY06	28JUN06	0		42	-82	-166								
ELECTRICAL WORKS																
HV POWER DISTRIBUTION MAJOR EQPT.	, ,															
6225 EntNpBldg-HV power dist. sys 1st fix	36	13APR06	30MAY06	0	100	36	-100	-148								
EARTHING & LIGHTNING PROTECTION	00	1110000	001411/00		100	00		474	-						_	
6209 EntNpBldg-Earth'g & lightn'g - Earth Mat & Rods	30	11APR06	20MAY06	0	100	30	-50	-174	_							
6228 EntNpBldg-Earth'g & lightn'g protection 1st fix	60	22MAY06	01AUG06	0		60	-50	-152								
TCSS CONTAINMENT																
8481 EntNpBldg - TCSS Contain't for KD7	24	22MAR06	22APR06	0	100	24	-149	-170								
		·														


Act.	Activity	Orig		Early	% Compl	DWP %	Rem	Total	Variance	DEC 27	JAN 28	FEB 29		MAR 30	APR 31	MAY 32	JUN 3
ID	Description	Dur	Start	Finish	Compl.	Compl.	Dur	rioat	ariy Finis	12  19  26	28  2  9  16  23  3	0 6 13 20	27 6	13 20 27	3 10 17 24	1 8 15 22 2	29 5 12
E&M 2/F																	
MVAC W																	
	NT./AIR CONDITIONING EntNpBldg 2F-AC(1st Fix) mech.vent.	36	13APR06	30MAY06	0	100	36	-106	-148	-							
0220	Entropolog 21 700 (15t 11x) meon.vone.		10/11/100	0011111100		100	00	100	140								T
ELECTR	ICAL WORKS	<u>'</u>			•												
	JB-MAIN DISTRIBUTUION		ı			1											
	EntNpBldg 2F-ES(1st Fix) Main & Sub-main dist.	54	24MAY06	27JUL06	0		54	-106	-148							_	
FINAL CIR	CUIT EntNpBldg 2F-ES(1st Fix) Final Circuit dist.	54	24MAY06	27JUL06	1 0		54	-106	-148								
0232	Entiripping 2F-E5(1st Fix) Final Circuit dist.	54	24IVIA 1 00	27JUL06	0		54	-106	-140								
E&M 3/F		'					1	' '									
MVAC W																	
	NT./AIR CONDITIONING EntNpBldg 3F-AC(1st Fix) mech.vent.	30	10MAY06	14 11 18100			30	100	166	-							
0214	EntinpBlag 3F-AC(1st Fix) mech.vent.	30	TUIVIATUO	14JUN06	0		30	-100	-166								
	G & COMMISSIONING																
STATUI	TORY INSPECTION																
	PECTION																
6298	EntNpBldg-All FS design approved by FSD (MHJV)	0	02MAY06		0		0	-52	-170							•	
6325	EntNpBldg-Issue, endorse & submit FSI 314 to FSD	6	24MAY06	30MAY06	0		6	-52	-170								
TOLL P	LAZA & ANCILLIARY STRUCTURES																
<b>SUBMIT</b>	ITALS & APPROVALS																
ABWF 8	BUILDER'S WORKS																
	TP/FB - Approve footbridge details	24	28JUL05A	04MAR06	0	100	12	-38	-385								
DESIGN	& ENGINEERING																
	NENT WORKS																
	Design/ICE Check Tool Booth Canopy	24	20FEB06	18MAR06	0	100	24	-12	-133			<u> </u>					
														_			
1341	Eng Approve Dsg Tool Booth Canopy	12	20MAR06	01APR06	0	100	12	-12	-133								
1358	Issue Constr Dwgs Tool Booth Canopy	0		11APR06	0	100	0	-12	-133						•		
PROCU	REMENT - MAJOR MATERIAL																
2184	Order/Fabricate/Deliver FBridge Structural Steel	120	01APR05A	14MAR06	0	100	20	-13	-44								
1518	Admin Bldg - Procure & maunfacture lift	270	01JUN05A	25MAR06	0	80	30	82	11								
	Order/Fabricate/Deliver Tool Booth Canopy	90	01DEC05A	30MAY06	0	80	80	-49	-80								
2185	Gracin abhoatch beliver roof booth carlopy	30	0.22000.		-												



										DEO			<u> </u>	****	488	MAY UNI
Act.	Activity	Orig		Early	%	DWP %	Rem	Total	Variance	DEC 27	JAN 28	FE 29	`	MAR 30	APR 31	MAY JUN 32 33
ID	Description	Dur	Start	Finish	Compl.	Compl.	Dur	Float	arly Finis	12  19  26	2 9 16 23	0 <sub>6 1</sub> 13	3 20	27 6 13 20 27	3 10 17 24	32 33 1 8 15 22 29 5 12
	FINISHES	10	00144 500	40141140		400	1 40	100	400					_		
1/36	TP/Rd - Ptn D2&D3TCSS Dct S&NB ch.4+320 to 4+460	42	20MAR06	13MAY06	0	100	42	-183	-193					_		
1747	TP/Rd - Ptn D5 - TCSS Dct S&NB ch.4+320 to 4+460	30	21APR06	27MAY06	0	100	30	-109	-143							•
1831	TP/Rd - Ptn D5 TCSS Ducts S&NB ch.4+460 to 4+520	24	22MAY06	19JUN06	0		24	-109	-137							
STRUCT	URAL STEEL															
1849	TP/Rd - TCSS Sign ch.4+520 to 4+680	18	11APR06	06MAY06	0	0	18	-31	-43							•
TOLL PL	AZA COLLECTOR'S SUBWAY				ļ	1	ļ									
STRUCT	URE															
1719	TP/CS - Waterproof & backfill - Ptn B	18	14OCT05A	27JAN06A	100	100	0		-165							
1718	TP/CS - Waterproof & backfill - Ptn A	18	14NOV05A	27JAN06A	100	100	0		-183							
1720	TP/CS - Waterproof & backfill - Ptn C	18	20DEC05A	27JAN06A	100	100	0		-147							
1717	TP/CS - Substructure construction - Ptn D	18	19JAN06A	04MAR06	25	80	12	-37	-25				+			
1721	TP/CS - Waterproof & backfill - Ptn D	18	06MAR06	25MAR06	0	0	18	-37	-25				$\perp$			
ABWF													+			
	TP/CS - Internal Finishes Ptn A, B & C	24	27MAR06	27APR06	0	100	24	-37	-207							
	Tryoc moment monocrary, 2 a c		271117111100	27711 1100		100		0,								
1472	TP/CS - Internal Finishes Ptn D	12	28APR06	13MAY06	0		12	-37	-67		_		_			
TOLL PL	AZA FOOTBRIDGE															
FOUNDA																
1495	TP/FB - Pile Cap - Cap FT1	12	04JAN06A	27JAN06A	100	100	0		-27							
RC SUPE	ERSTRUCTURE	·			<b>'</b>		<b>'</b>	1					$\top$			
	TP/FB - Column & bearings C2	12	27APR05A	14MAR06	95	100	20	-28	-213				+			
1707	TP/FB - Column & bearings C1	12	29APR05A	14MAR06	95	100	20	-19	-212				+			
1494	TP/FB - Column & bearings W2 (FT4)	12	13MAY05A	14MAR06	95	100	20	-28	-240		<u> </u>		+			
1506	TP/FB - Column & bearings W1 (FT1)	56	01FEB06A	14MAR06	0	100	20	-19	-47				<u> </u>			
1507	TP/FB - Lift Machine room walls & stair (FT1)	15	01FEB06A	09MAR06	0	100	16	-9	-40		1		$\frac{\perp}{\Gamma}$			
STRUCT	URAL STEELWORKS															
	TP/FB - Stair (FT4)	15	27MAR06	13APR06	0	100	15	-38	-250							
					1	1	1			<u> </u>	1	1				

Activation   Dur Start   Sta		A 11 11	0 :			0/	DIA/D 0/	Б	<b>T</b>		DEC		JAN	FEB		MAR	APR	MAY	JUN
1709   TPRE   Ecrot & Install frame A1   3   27MAR06   29MAR06   0   100   3   29   223   1711   TPFB - Erect & Install frame A2   3   27MAR06   29MAR06   0   100   3   29   223   1711   TPFB - Erect & Install frame B   3   30MAR06   0   104   70   70   70   70   70   70   70					,			Rem	Float	variance						30	31	32	33
1706   TP/FB - Erect & install frame A1   3   Z7MAR06   29MAR06   0   100   3   29   577     1710   TP/FB - Erect & install frame A2   3   Z7MAR06   29MAR06   0   100   3   29   223     1711   TP/FB - Erect & install frame B   3   30MAR06   01APR06   0   3   29   577     1712   TP/FB - Side weld, test & remove temp supports   18   03APR06   27APR06   0   18   229   577     1496   TP/FB - Pr Lift (x2) Structural Steelwork Inst.   24   18APR06   27APR06   0   18   229   577     1496   TP/FB - Pr Lift (x2) Structural Steelwork Inst.   24   18APR06   17MAY06   0   24   38   699     170LL PLAZA BOOTHS   STRUCTURE   1510   TP/FB - Onstruct foll islands - Portion A - 1 no   12   20FEB06   04MAR06   0   100   30   159   183     1712   TP/B - Construct foll islands - Portion B - 5 no   30   27FEB08   01APR08   00MAY06   0   100   30   159   183     1722   TP/B - Construct foll islands - Portion D - 6 no   30   11APR06   20MAY06   0   30   30   13   43     1723   TP/B - Construct foll islands - Portion B - 5 no   30   15MAY06   0   100   30   29   57     1711   TP/B - Construct foll islands - Portion B - 5 no   30   15MAY08   0   12   29   57     1712   TP/B - Construct foll islands - Portion B - 5 no   30   15MAY08   0   12   29   57     1724   TP/B - Construct foll islands - Portion B - 5 no   30   15MAY08   0   30   29   57     1712   TP/B - Construct foll islands - Portion B - 5 no   30   15MAY08   0   30   29   57     1714   TP/B - Construct foll islands - Portion B - 5 no   30   15MAY08   0   30   29   57     1725   TP/B - Construct foll islands - Portion B - 5 no   30   15MAY08   0   30   29   57     1726   TP/B - Construct foll islands - Portion B - 5 no   30   15MAY08   0   30   29   57     1726   TP/B - Construct foll islands - Portion B - 5 no   30   15MAY08   0   30   30   30   30   30   30   3			Dui	Start	FILIISH	Compi.	Compi.	Dui	rioat	any rins	12  19  26	2 9	16 23 3	30 6 13	20 2	7 6 13 20 27	3 10 17 24	1 8 15 22 2	9 5 12
1710   TP/FB - Erect & Install frame A2				07144 D00	00144 D00		1		- 00		-								
1711   TP/FB - Erect & install frame B	1709	TP/FB - Erect & install frame A1	3	27MAR06	29MAR06	0		3	-29	-57		-							
1712   TP/FB - Site weld, test & remove temp supports   18   03APR06   27APR06   0   18   -29   -57	1710	TP/FB - Erect & install frame A2	3	27MAR06	29MAR06	0	100	3	-29	-223									
1496   TP/FB - Px Lift (v2) Structural Steelwork Inst.	1711	TP/FB - Erect & install frame B	3	30MAR06	01APR06	0		3	-29	-57						•			
TOLL PLAZA BOOTHS  STRUCTURE  1510 TP/B - Construct toll islands - Portion A - 1 no	1712	TP/FB - Site weld, test & remove temp supports	18	03APR06	27APR06	0		18	-29	-57									
STRUCTURE	1496	TP/FB - Px Lift (x2) Structural Steelwork Inst.	24	18APR06	17MAY06	0		24	-38	-69									
1510   TP/B - Construct toll islands - Portion A - 1 no	TOLL P	LAZA BOOTHS			l	1	ı		1	ı									
1713 TP/B - Construct toll islands - Portion B - 5 no 30 27FEB06 01APR06 0 100 30 -159 -183 1722 TP/B - Construct toll islands - Portion C - 5 no 30 27MAR06 06MAY06 0 100 30 -159 -183 1723 TP/B - Construct toll islands - Portion D - 6 no 30 11APR06 20MAY06 0 30 -13 -43 1723 TP/B - Construct toll islands - Portion D - 6 no 30 11APR06 20MAY06 0 12 -29 -57 1726 TP/B - Construct toll islands - Portion A - 1 no 12 28APR08 13MAY06 0 12 -29 -57 1726 TP/B - Construct toll islands - Portion B - 5 no 30 15MAY06 19JUN06 0 30 -29 -57 1726 TP/B - Construct toll islands - Portion B - 5 no 30 15MAY06 19JUN06 0 24 63 0 100 12 -29 -57 1726 TP/B - Construct toll islands - Portion B - 5 no 30 15MAY06 19JUN06 0 24 63 0 100 15 -84 -102 1726 TP/B - Construct toll islands - Portion B - 5 no 30 15MAY06 19JUN06 0 24 63 0 100 12 -29 -57 1726 TP/B - Construct toll islands - Portion B - 5 no 30 15MAY06 19JUN06 0 24 63 0 100 12 -29 -57 1726 TP/B - Construct toll islands - Portion B - 5 no 30 15MAY06 19JUN06 0 24 63 0 100 12 -29 -57 1726 TP/B - Construct toll islands - Portion B - 5 no 30 15MAY06 19JUN06 0 24 63 0 100 12 -29 -57 1726 TP/B - Construct toll islands - Portion B - 5 no 30 15MAY06 19JUN06 0 24 63 0 100 12 -29 -57 1726 TP/B - Construct toll islands - Portion B - 5 no 30 15MAY06 19JUN06 0 24 63 0 100 12 -29 -57 1726 TP/B - Construct toll islands - Portion B - 5 no 30 15MAY06 19JUN06 0 100 12 -29 -57 1726 TP/B - Construct toll islands - Portion B - 5 no 30 15MAY06 19JUN06 0 100 12 -29 -57 1726 TP/B - Construct toll islands - Portion B - 5 no 30 15MAY06 19JUN06 0 100 12 -29 -57 1726 TP/B - Construct toll islands - Portion B - 5 no 30 15MAY06 19JUN06 0 100 12 -29 -57 1726 TP/B - Construct toll islands - Portion B - 5 no 30 15MAY06 19JUN06 0 100 12 -29 -57 1726 TP/B - Construct toll islands - Portion B - 5 no 30 15MAY06 19JUN06 0 100 12 -29 -57 1726 TP/B - Construct toll islands - Portion B - 5 no 30 15MAY06 19JUN06 0 100 12 -29 -57 1726 TP/B - Construct toll islands - Portion B - 10 10 10 10 12 -29 -57 1726 TP/B - Construct toll isla	STRUC	TURE																	
1722 TP/B - Construct toll islands - Portion C - 5 no 30 27MAR06 06MAY06 0 100 30 -159 -183 1723 TP/B - Construct toll islands - Portion D - 6 no 30 11APR06 20MAY06 0 30 -13 -43 30 11APR06 20MAY06 0 30 -13 -43 30 11APR06 20MAY06 0 30 -13 -43 30 11APR06 20MAY06 0 30 -13 -43 30 1511 TP/B - Construct toll kiosks - Portion A - 1 no 12 28APR06 13MAY06 0 12 -29 -57 1726 TP/B - Construct toll kiosks - Portion B - 5 no 30 15MAY06 19JUN06 0 30 -29 -57 1726 TP/B - Construct toll kiosks - Portion B - 5 no 30 15MAY06 19JUN06 0 24 63 0 100 100 100 100 100 100 100 100 100	1510	TP/B - Construct toll islands - Portion A - 1 no	12	20FEB06	04MAR06	0	100	12	-159	-195									
1723 TP/B - Construct toll islands - Portion D - 6 no 30 11APR06 20MAY06 0 30 -13 -43  ABWF 1511 TP/B - Construct toll kiosks - Portion A - 1 no 12 28APR06 13MAY06 0 12 -29 -57 1726 TP/B - Construct toll kiosks - Portion B - 5 no 30 15MAY06 19JUN06 0 30 -29 -57  TOLL PLAZA E&M WORKS FS WORKS AFA DISTRIBUTION AFA DISTRIBUTION 7565 TP-FS(1st Fix) AFA dist. 24 23MAY06 20JUN06 0 24 63 0  ADMIN.BLDG WORKSHOP FOUNDATIONS 1750 Admin.Bidg. Wk Shop - Raft footing 18 25JAN06A 24FEB06 80 100 5 -84 -102  STRUCTURE 1749 Admin.Bidg. Wk Shop - GF Slab 18 25FEB06 17MAR06 0 100 18 -84 -102  1768 Admin.Bidg. Wk Shop - Columns & walls GF to Roof 18 11MAR06 31MAR06 0 100 18 -84 -102  17777 Admin.Bldg. Wk Shop - Roof Slab 18 25MAR06 19APR06 0 100 18 -84 -102	1713	TP/B - Construct toll islands - Portion B - 5 no	30	27FEB06	01APR06	0	100	30	-159	-183					•				
ABWF    1511   TP/B - Construct toll kiosks - Portion A - 1 no   12   28APR06   13MAY06   0   12   -29   -57     1726   TP/B - Construct toll kiosks - Portion B - 5 no   30   15MAY06   19JUN06   0   30   -29   -57     TOLL PLAZA E&M WORKS   FS WORKS   AFA DISTRIBUTION     7565   TP-FS(1st Fix) AFA dist.   24   23MAY06   20JUN06   0   24   63   0     ADMIN.BLDG WORKSHOP   FOUNDATIONS   1750   Admin.Bldg. Wk Shop - Raft footing   18   25JAN06A   24FEB06   80   100   5   -84   -102     STRUCTURE   1749   Admin.Bldg. Wk Shop - GF Slab   18   25FEB06   17MAR06   0   100   18   -84   -102     1768   Admin.Bldg. Wk Shop - Columns & walls GF to Roof   18   11MAR06   31MAR06   0   100   18   -84   -102     1777   Admin.Bldg. Wk Shop - Roof Slab   18   25MAR06   19APR06   0   100   18   -84   -102     1777   Admin.Bldg. Wk Shop - Roof Slab   18   25MAR06   19APR06   0   100   18   -84   -102     1777   Admin.Bldg. Wk Shop - Roof Slab   18   25MAR06   19APR06   0   100   18   -84   -102     1777   Admin.Bldg. Wk Shop - Roof Slab   18   25MAR06   19APR06   0   100   18   -84   -102     1777   Admin.Bldg. Wk Shop - Roof Slab   18   25MAR06   19APR06   0   100   18   -84   -102     1777   Admin.Bldg. Wk Shop - Roof Slab   18   25MAR06   19APR06   0   100   18   -84   -102     1777   Admin.Bldg. Wk Shop - Roof Slab   18   25MAR06   19APR06   0   100   18   -84   -102     1777   Admin.Bldg. Wk Shop - Roof Slab   18   25MAR06   19APR06   0   100   18   -84   -102     1777   Admin.Bldg. Wk Shop - Roof Slab   18   25MAR06   19APR06   0   100   18   -84   -102     1777   177	1722	TP/B - Construct toll islands - Portion C - 5 no	30	27MAR06	06MAY06	0	100	30	-159	-183									
1511   TP/B - Construct toll kiosks - Portion A - 1 no	1723	TP/B - Construct toll islands - Portion D - 6 no	30	11APR06	20MAY06	0		30	-13	-43	7			ı					
1511   TP/B - Construct toll kiosks - Portion A - 1 no	ABWF					1	1			1									
TOLL PLAZA E&M WORKS   FS WORKS   AFA DISTRIBUTION   7565   TP-FS(1st Fix) AFA dist.   24   23MAY06   20JUN06   0   24   63   0		TP/B - Construct toll kiosks - Portion A - 1 no	12	28APR06	13MAY06	0		12	-29	-57						•			
FS WORKS  AFA DISTRIBUTION  7565 TP-FS(1st Fix) AFA dist.  24 23MAY06 20JUN06 0 24 63 0  ADMIN.BLDG WORKSHOP  FOUNDATIONS  1750 Admin.Bldg. Wk Shop - Raft footing 18 25JAN06A 24FEB06 80 100 5 -84 -102  STRUCTURE  1749 Admin.Bldg. Wk Shop - GF Slab 18 25FEB06 17MAR06 0 100 18 -84 -102  1768 Admin.Bldg. Wk Shop - Columns & walls GF to Roof 18 11MAR06 31MAR06 0 100 18 -84 -102  1777 Admin.Bldg. Wk Shop - Roof Slab 18 25MAR06 19APR06 0 100 18 -84 -102	1726	TP/B - Construct toll kiosks - Portion B - 5 no	30	15MAY06	19JUN06	0		30	-29	-57									
AFA DISTRIBUTION    7565   TP-FS(1st Fix) AFA dist.   24   23MAY06   20JUN06   0   24   63   0	TOLL P	LAZA E&M WORKS				1	'		<u>'</u>	'									
7565   TP-FS(1st Fix) AFA dist.   24   23MAY06   20JUN06   0   24   63   0	FS WOF	RKS																	
ADMIN.BLDG WORKSHOP  FOUNDATIONS  1750   Admin.Bldg. Wk Shop - Raft footing   18   25JAN06A   24FEB06   80   100   5   -84   -102    STRUCTURE  1749   Admin.Bldg. Wk Shop - GF Slab   18   25FEB06   17MAR06   0   100   18   -84   -102    1768   Admin.Bldg. Wk Shop - Columns & walls GF to Roof   18   11MAR06   31MAR06   0   100   18   -84   -102    1777   Admin.Bldg. Wk Shop - Roof Slab   18   25MAR06   19APR06   0   100   18   -84   -102				ı		1	1			1									
T750   Admin.Bldg. Wk Shop - Raft footing   18   25JAN06A   24FEB06   80   100   5   -84   -102	7565	TP-FS(1st Fix) AFA dist.	24	23MAY06	20JUN06	0		24	63	0									
1750 Admin.Bldg. Wk Shop - Raft footing  18 25JAN06A 24FEB06 80 100 5 -84 -102  STRUCTURE  1749 Admin.Bldg. Wk Shop - GF Slab  18 25FEB06 17MAR06 0 100 18 -84 -102  1768 Admin.Bldg. Wk Shop - Columns & walls GF to Roof  18 11MAR06 31MAR06 0 100 18 -84 -102  1777 Admin.Bldg. Wk Shop - Roof Slab  18 25MAR06 19APR06 0 100 18 -84 -102	ADMIN.	BLDG WORKSHOP					·												
1750 Admin.Bldg. Wk Shop - Raft footing  18 25JAN06A 24FEB06 80 100 5 -84 -102  STRUCTURE  1749 Admin.Bldg. Wk Shop - GF Slab  18 25FEB06 17MAR06 0 100 18 -84 -102  1768 Admin.Bldg. Wk Shop - Columns & walls GF to Roof  18 11MAR06 31MAR06 0 100 18 -84 -102  1777 Admin.Bldg. Wk Shop - Roof Slab  18 25MAR06 19APR06 0 100 18 -84 -102	FOUND	ATIONS																	
1749 Admin.Bldg. Wk Shop - GF Slab       18       25FEB06       17MAR06       0       100       18       -84       -102         1768 Admin.Bldg. Wk Shop - Columns & walls GF to Roof       18       11MAR06       31MAR06       0       100       18       -84       -102         1777 Admin.Bldg. Wk Shop - Roof Slab       18       25MAR06       19APR06       0       100       18       -84       -102	1750	Admin.Bldg. Wk Shop - Raft footing	18	25JAN06A	24FEB06	80	100	5	-84	-102									
1749 Admin.Bldg. Wk Shop - GF Slab       18 25FEB06       17MAR06       0 100 18 -84 -102         1768 Admin.Bldg. Wk Shop - Columns & walls GF to Roof       18 11MAR06       31MAR06       0 100 18 -84 -102         1777 Admin.Bldg. Wk Shop - Roof Slab       18 25MAR06       19APR06       0 100 18 -84 -102	STRUC	TURE		l		1	1	·				1							
1777 Admin.Bldg. Wk Shop - Roof Slab 18 25MAR06 19APR06 0 100 18 -84 -102			18	25FEB06	17MAR06	0	100	18	-84	-102									
	1768	Admin.Bldg. Wk Shop - Columns & walls GF to Roof	18	11MAR06	31MAR06	0	100	18	-84	-102	-								
1779 Admin. Wk Shop - Col & walls Roof to Upper Roof 12 10APR06 26APR06 0 100 12 -84 -102	1777	Admin.Bldg. Wk Shop - Roof Slab	18	25MAR06	19APR06	0	100	18	-84	-102									
	1779	Admin. Wk Shop - Col & walls Roof to Upper Roof	12	10APR06	26APR06	0	100	12	-84	-102	•								
1780 Admin.Bldg. Wk Shop - Upper Roof slab 12 27APR06 12MAY06 0 12 -84 -102	1780	Admin.Bldg. Wk Shop - Upper Roof slab	12	27APR06	12MAY06	0		12	-84	-102									

Act.	Activity	Orig	Early	Early		DWP %				DEC 27	JAN 28		FEB 29		MAR 30	APR 31		MAY 32	JI
ID	Description	Dur	Start	Finish	Compl.	Compl.	Dur	Float	arly Finis	12 19 26	2 9 16	23 30	6 13 2	20  27	6 13 20 2	. <mark>7 ,3 ,10 ,17</mark>	7 24 1	8 15 22 2	9 5
1793	Admin.Bldg. Wk Shop - Ext. Doors & Windows GF	18 (	06MAY06	26MAY06	0		18	-66	-102										
1703	Admin.Blug. WK Shop - Ext. Doors & Windows GF	10	JOIVIA I UU	20IVIA 1 00	0		10	-00	-102								-		
DMIN	ISTRATION BUILDING																		
UBMI	TTALS & APPROVALS																		
BWF 8	BUILDER'S WORKS																		
1883	Admin.Bldg Prep & sub sheet decking details	24 1	3NOV04A	04MAR06	12	100	12	-195	-355				1						
1891	Admin.Bldg Prep & submit door & window detail	24 1	3NOV04A	14FEB06A	100	100	0		-339										
1885	Admin.Bldg Prep & submit wood ceiling details	24 2	0NOV04A	04MAR06	50	100	12	-183	-349					-					
1881	Admin.Bldg Prep & sub GRP water tank details	24 1	2JAN05A	04MAR06	50	100	12	-201	-307					-					
1892	Admin.Bldg Approve door & window details	24 0	6APR05A	04MAR06	50	100	12	-189	-331										
1894	Admin.Bldg Approve louvre details	24 0	7APR05A	04MAR06	50	100	12	-26	-397							1			T
1819	Admin.Bldg Approve stone cladding design	24 1	5JUN05A	04MAR06	50	100	12	-56	-247										
1820	Admin.Bldg Approve slate cladding design	24 1	5JUN05A	04MAR06	50	100	12	-56	-247										
1890	Admin.Bldg Approve curtain wall details	24 2	2JUN05A	03FEB06A	100	100	0		-343				l						
1887	Admin.Bldg Prep & sub suspend ceiling details	24 1	2AUG05A	04MAR06	50	100	12	-24	-139					-	•				
1900	Admin.Bldg Approve fall arrest system	24 1	4OCT05A	14FEB06A	100	100	0		-285										
1898	Admin.Bldg Approve aluminium cladding	24 1	3DEC05A	04MAR06	0	100	12	-56	-397										
1896	Admin.Bldg Approve balustrade & metal works	24 1	0JAN06A	13FEB06A	100	100	0		-272				-						
1882	Admin.Bldg Approve GRP water tank details	24 (	06MAR06	01APR06	0	100	24	-201	-307							<b></b>			
1884	Admin.Bldg Approve sheet decking details	24 (	06MAR06	01APR06	0	100	24	-195	-355							•			
1886	Admin.Bldg Approve wood ceiling details	24 (	06MAR06	01APR06	0	100	24	-183	-349					•		•			
1888	Admin.Bldg Approve suspended ceiling details	24 (	06MAR06	01APR06	0	100	24	-24	-139					ı		•			
&M EC	RPT. / MTRL. SUBMITTALS				1														t
8244	AdmBldg-Sub.FS AFA & FM200 sys	54 (	5JUL04A	24FEB06	99	100	5	-56	-184				, t						
8240	AdmBldg-Sub.FS wet sys	54 0	5AUG04A	24FEB06	99	100	5	-62	-328		I I								




Act.	Activity	Orig Early	Early	%	DWP %					JAN 28		FEB 29	MAR 30	APR 31	MAY 32	JUN 3
ID	Description	Dur Start	Finish	Compl.	Compl.	Dur	Float	arly Finis	12 <sub> </sub> 19 <sub> </sub> 26	2 9 16 2	3 30 6	13 20	27 6 13 20 2	7 3 10 17 24		
ABWF W				1	ı	1										
1917	Admin.Bldg Procure stone cladding	90 03MAY05A	04MAR06	50	100	12	-86	-67								
1905	Admin.Bldg Procure suspended ceiling	120 09MAY05A	01APR06	0	80	36	-54	-19								
6394	AdmBldg-Proc & Manuf. FS wet sys	90 06JUN05A	12JUN06	30	100	90	-62	-275								
6393	AdmBldg-Proc & Manuf. PD fresh & flush water sys	90 30SEP05A	04JUL06	10	100	90	-80	-317								
8504	AdmBldg-Proc & Manf bldg related luminaires	180 23NOV05A	19OCT06	90	100	180	-170	-245								
6415	AdmBldg-Proc & Manuf. FCUs & PAUs	90 06JAN06A	29JUN06	10	100	90	-203	-302								
6479	AdmBldg-Proc & Manuf. Chiller & Pumps	90 01FEB06A	21JUN06	5	100	80	-136	-253								
1938	Admin.Bldg Initial delivey glass canopy	0 20FEB06		0	0	0	-177	0				<b>—</b>				
2055	Admin.Bldg Initial delivery curtain wall	0 23FEB06		0	0	0	-162	0				<b>-</b>				
6395	AdmBldg-Proc & Manuf. MVAC mech.vent. sys	90 13MAR06	04JUL06	0	100	90	-206	-305								
2060	Admin.Bldg Initial delivery balust & mtl wks	0 20MAR06		0	0	0	-177	0					•			
2059	Admin.Bldg Initial delivery fall arrest syst	0 22MAR06		0	0	0	-10	0					<b>*</b>			
2057	Admin.Bldg Initial delivery doors & windows	0 03APR06		0	0	0	-189	484						<b>•</b>		
2054	Admin.Bldg Initial delivery louvres	0 11APR06		0	0	0	-26	0						•		
2056	Admin.Bldg Initial delivery sheet decking	0 11APR06		0	0	0	-195	0				-		•		
2058	Admin.Bldg Initial delivery wood ceiling	0 10MAY06		0		0	-185	-572							•	
2063	Admin.Bldg Initial delivery GRP water tank	0 15MAY06		0		0	-201	0							•	
MA IOR	EQUIPMENT DELIVERY															
	STRATION BUILDING															
	AdmBldg-Del. LV power dist. equip't to 2/F	48 22DEC05A	08AUG06	50		48	-152	-251		l I		+				
6400	AdmBldg-Del. HV power dist. equip't to 2/F	48 08MAY06	04JUL06	0		48	-122	-257								
NTERF	ACE DATES															
	STRATION BUILDING															
	Int. MS - Admin.Bldg E&M 1/F access (partial)	0	04MAR06	0	100	0	-114	-187					<b>•</b>			
4003	Int. MS - Admin.Bldg E&M G/F access (full)	0	04MAR06	0	100	0	661	-181					$\Diamond$			

Act.	Activity	Orig		Early	%	DWP %	Rem	Total	Variance	DEC 27		AN 28	FEB 29			MAR 30	APR 31	MAY 32	JUN 33
□ ID	Description	Dur	Start	Finish	Compl.	Compl.	Dur	Float	arly Finis	12 19 26	2 9	16 23 30	0 6 13	20 2	7 6 1	20 2	7 3 10 17 24	1 8 15 22	29 5 12
	STRATION BUILDING				T	ı	ı												
	AdmBldg-E&M access to G/F (partial)	0	06MAR06*		0	100	0	-122	-197						•				
6406	AdmBldg-E&M access to 1/F (partial)	0	06MAR06		0	100	0	-114	-187						•				
1828	Int. MS - Admin.Bldg E&M 2/F access (partial)	0		18MAR06	0	100	0	-122	-175							•			
6402	AdmBldg-E&M access to 2/F (partial)	0	20MAR06		0	100	0	-122	-175							<b>•</b>			
4004	Int. MS - Admin.Bldg E&M 1/F access (full)	0		06MAY06	0		0	613	-181									$\Diamond$	
CONST	RUCTION																		
	ABWF WORKS																		
	RUCTURE																		
	Admin.Bldg Earth Mat & Rods - All in ptn D4	36	30MAR06	17MAY06	0	100	36	-108	-376										
NORTH [G	ERSTRUCTURE																		
	Admin.Bldg Nth - Roof Slab	24	07DEC05A	27JAN06A	100	100	0		-163										
	7 tallin 2 tag 1 tal 1 tool olas		0.22000.	21071007.	.00				.00										
1672	Admin.Bldg Nth - Columns & walls 3F to Upp Roof	24	24DEC05A	21FEB06	0	100	2	-125	-165										
1673	Admin.Bldg Nth - Upper Roof Slab	24	27DEC05A	25FEB06	0	100	6	-105	-157										
SOUTH [G						'													
1791	Admin.Bldg Sth - Columns & walls 3F to Upp Roof	24	17JAN06A	21FEB06	95	100	2	-58	-153		'								
1790	Admin.Bldg Sth - Upper Roof Slab	24	21JAN06A	07MAR06	80	100	6	32	-153					T					
ABWF						<u>'</u>	•												
CRITICAL																			
1730	Admin.Bldg Crit Rm - Int. Blockwork GF	12	05DEC05A	20FEB06A	100	100	0		-188										
1731	Admin.Bldg Crit Rm - Int. Blockwork 1F	12	20FEB06	04MAR06	0	100	12	-171	-187				I						
1804	Admin.Bldg Crit Rm - Ext. Doors & Glazing GF	18	20FEB06	11MAR06	0	100	18	-177	-205				I						
1734	Admin.Bldg Crit Rm - Int. Blockwork 2F	12	06MAR06	18MAR06	0	100	12	-165	-175										
1733	Admin.Bldg Crit Rm - Ext. Glazing 1F	18	13MAR06	01APR06	0	100	18	-177	-193								•		
1380	Admin.Bldg Crit Rm - Ext. Glazing 2F	18	03APR06	27APR06	0		18	-177	-187										
1366	Admin.Bldg Crit Rm - Int. Finishes GF	18	11APR06	06MAY06	0	100	18	-195	-229										
1422	Admin.Bldg Crit Rm - Int. Finishes 1F	12	08MAY06	20MAY06	0		12	-195	-229										

Act.	Activity	Orig	•	Early		DWP %					JAN 28	FEB 29		MAR 30	APR 31	MAY 32	
ID	Description	Dur	Start	Finish	Compl.	Compl.	Dur	Float	arly Finis	12 19 26	2 9 16 23	30 6 13	20 2	7 6 13 20 27	3 10 17 24 1		29 5
	ROOMS			T.		T	Т										
1748	Admin.Bldg Crit Rm - Int. Blockwork - 3F to Roof	12	15MAY06	27MAY06	0		12	-201	-217								
1523	Admin.Bldg Crit Rm - Int. Finishes 2F	18	22MAY06	12JUN06	0		18	-195	-205								T
1735	Admin.Bldg Crit Rm - Ext. Glazing 3F	18	29MAY06	19JUN06	0		18	-201	-211								
	NG ROOMS	1			T .									_			
1792	Admin.Bldg Oth Rm - Int. Blockwork GF	24	06JAN06A	04MAR06	0	100	12	-134	-181								
1793	Admin.Bldg Oth Rm - Int. Blockwork 1F	24	06MAR06	01APR06	0	100	24	-134	-181								
1805	Admin.Bldg Oth Rm - Ext. Doors & Windows GF	24	06MAR06	01APR06	0	100	24	-134	-181								
					-											_	
1794	Admin.Bldg Oth Rm - Int. Blockwork 2F	24	03APR06	06MAY06	0		24	-116	-181								
					1												
1796	Admin.Bldg Oth Rm - Ext. Glazing 1F	30	03APR06	13MAY06	0		30	-134	-181								
1798	Admin.Bldg Oth Rm - Int. Finishes GF	36	03APR06	20MAY06	0		36	-116	-181								
1799	Admin.Bldg Oth Rm - Int. Finishes 1F	36	21APR06	05JUN06	0		36	-116	-181								T
1800	Admin.Bldg Oth Rm - Int. Finishes 2F	36	08MAY06	19JUN06	0		36	-116	-181								T
1440	Admin.Bldg Oth Rm - Ext. Glazing 2F	30	15MAY06	19JUN06	0		30	-134	-181								T
1806	Admin.Bldg Oth Rm - Int. Blockwork - 3F to Roof	12	15MAY06	27MAY06	0		12	-116	-187								
																	_
M W	ORKS - GENERAL																
WOR	RKS																
MAJOF	R EQUIPMENT																
6411	AdmBldg-Hydrant Pump & Tank set 1st fix	48	13MAR06	13MAY06	0	100	48	10	-203								
COTO	RICAL WORKS																
ECIR	R DISTRIBUTION MAJOR EQPT.																
	TO DIGITAL DIGITA DIGITAL DIGITAL DIGITAL DIGITA DIGITAL DIGITA DIGITAL DIGITAL DIGITAL DIGITAL DIGITA		00144 D00	20APR06	0	100	36	-98	-197								
/ POWE		36	06MAR06		1	1											
/ POWE	AdmBldg-HV power dist. sys 1st fix	36	U6MARU6								-						
6408		36	06MAR06												1		
6408	AdmBldg-HV power dist. sys 1st fix	36	21APR06	05JUN06	0		36	-98	-197								+
6408 POWE	AdmBldg-HV power dist. sys 1st fix R DISTRIBUTION MAJOR EQPT.			05JUN06	0		36	-98	-197								İ
6408 POWE	AdmBldg-HV power dist. sys 1st fix  R DISTRIBUTION MAJOR EQPT.  AdmBldg-LV power dist. sys 1st fix			05JUN06	0		36	-98	-197								Ī
6408 POWE 6418	AdmBldg-HV power dist. sys 1st fix  R DISTRIBUTION MAJOR EQPT.  AdmBldg-LV power dist. sys 1st fix			05JUN06	0		36	-98	-197								Ī
6408 6408 7 POWE 6418 6418 6D WC	AdmBldg-HV power dist. sys 1st fix  R DISTRIBUTION MAJOR EQPT.  AdmBldg-LV power dist. sys 1st fix  DRKS			05JUN06	0	100	36	-98	-197 -197								Ī
6408 6408 7 POWE 6418 6418 6D WC	AdmBldg-HV power dist. sys 1st fix  R DISTRIBUTION MAJOR EQPT.  AdmBldg-LV power dist. sys 1st fix  DRKS  DR EQUIPMENT	36	21APR06			100											Ī
POWE 6408 POWE 6418 POWE 6418 D WC 6412	AdmBldg-HV power dist. sys 1st fix  R DISTRIBUTION MAJOR EQPT.  AdmBldg-LV power dist. sys 1st fix  DRKS  DR EQUIPMENT	36	21APR06			100											
7 POWE 6408 7 POWE 6418 6418 6412 6412	AdmBldg-HV power dist. sys 1st fix  R DISTRIBUTION MAJOR EQPT.  AdmBldg-LV power dist. sys 1st fix  DRKS  DR EQUIPMENT  AdmBldg-Water Pumps & Tanks 1st fix	36	21APR06 06MAR06			100											

Act.	Activity	Orig		Early	%	DWP %	Rem	Total	Variance	DEC 27	JAN 28	FEB 29		MAR 30	APR 31 3 10 17 24	MAY 32	JU
ID	Description	Dur	Start	Finish	Compl.	Compl.	Dur	Float	arly Finis	12 <sub> </sub> 19 <sub> </sub> 26	2 9 16 23	30 6 13	20 27	6 13 20 27	3 10 17 24	1 8 15 22	29 5
ADMINIS	STRATION BLDG G/F																
MVAC W	ORKS																
	VATER SYSTEM																
6452	AdmBldg G/F -AC(1st Fix) Chilled water sys	42	21APR06	12JUN06	0		42	-104	-197								
	NT / AIR CONDITIONING																
6405	AdmBldg G/F -AC(1st Fix) mech.vent.	36	06MAR06	20APR06	0	100	36	-122	-197								
KITCHEN E																	
6484	AdmBldg G/F -AC(1st Fix) Kitchen Exhaust	30	21APR06	27MAY06	0		30	-92	-197								
ELECTRI	ICAL WORKS																
	IBMAIN DISTRIBUTION																
6421	AdmBldg G/F -ES(1st Fix) Main & Sub-main dist.	60	21APR06	04JUL06	0		60	-122	-197								
FINAL CIRC																	
6422	AdmBldg G/F -ES(1st Fix) Final Circuit dist.	60	21APR06	04JUL06	0		60	-122	-197								
<b>ELV WOF</b>	RKS																
6426	AdmBldg G/F -ELV(1st Fix) CMCS & Misc Works	96	15MAY06	05SEP06	0		96	-114	-197								
ADMINIS	STRATION BLDG 1/F	, ,		ı													
MVAC W																	
	VATER SYSTEM																
	AdmBldg 1F-AC(1st Fix) Chilled water sys	48	28APR06	26JUN06	0		48	-114	-187						_		
MECH.VEN	NT / AIR CONDITIONING				1		1										
	5AdmBldg 1F-AC(1st Fix) mech.vent.	42	06MAR06	27APR06	0	100	42	-114	-187								
FLECTRI	ICAL WORKS					1											
	IBMAIN DISTRIBUTION																
	AdmBldg 1F-ES(1st Fix) Main & Sub-main dist.	42	28APR06	19JUN06	0		42	-102	-187						•		
FINAL CIRC	CUIT	, ,				1	1										
	AdmBldg 1F-ES(1st Fix) Final Circuit dist.	36	28APR06	12JUN06	0		36	-102	-187								
ADMINIS	STRATION BLDG 2/F					1											
MVAC W	ORKS																
$\overline{}$	VATER SYSTEM																
6488	AdmBldg 2F-AC(1st Fix) Chilled water sys	48	22MAY06	18JUL06	0		48	-110	-175								
	NT / AIR CONDITIONING																
6403	AdmBldg 2F-AC(1st Fix) mech.vent.	48	20MAR06	20MAY06	0	100	48	-122	-175								

						_	l		DEC	JAN	FEB	MAR	APR	MAY	JUN
Act.	Activity Or		Early	%	DWP % Compl.			Variance	27	20	20	30	31	32	33
ID	Description Du	r Start	Finish	Compi.	Compi.	Dur	Float	any Finis	12  19  26	2 9 16 23 3	0 6 13 2	0  27  6  13  20  27	3 10 17 24	l 8 15 22 29	5 12
Electrica	I WORKS JBMAIN DISTRIBUTION														
	AdmBldg 2F-ES(1st Fix) Main & Sub-main dist.	22MAY06	26JUN06	0		30	-120	-175							
FINAL CIR															
6434	AdmBldg 2F-ES(1st Fix) Final Circuit dist. 42	22MAY06	11JUL06	0		42	-86	-175							
	TORY INSPECTIONS														
	PECTIONS														
6468	AdmBldg-All FS design approved by FSD (MHJV)	20FEB06		0	100	0	-32	-203			<b></b>				
	A	20144 D22			400										
6493	AdmBldg-Issue, endorse & submit FSI 314 to FSD	06MAR06	11MAR06	0	100	6	-32	-203							
CHATIA	I HEIGHTS SOUTH PORTAL BUILDING				l										
	TALS & APPROVALS														
	BUILDER'S WORKS					,									
2000	SHT SPB - Approve door & window details 24	03JUN05A	04MAR06	0	100	12	28	-141							
		40 11 11 05 4	0.414.500		400	4.0		40=							
2006	SHT SPB - Prep & sub balustrade & metal wks	13JUL05A	04MAR06	50	100	12	-2	-165							
2007	SHT SPB - Approve balustrade & metal works 24	13DEC05A	04MAR06	0	100	12	-2	-141							
2007	Sitt of B - Approve balastrade & metal works	ISBEOUSA	04WAROO		100	12		-141							
E&M E	QPT. / MTRL. SUBMITTALS	,	ı	'		.I									
8268	ShtSpBldg-Sub.MVAC MCC, power & control sys 54	02JUL04A	27APR06	95	100	54	-168	-279							
	2 12, 13														
8270	ShtSpBldg-Sub.FS AFA & FM200 sys 54	05JUL04A	24FEB06	99	100	5	-14	-96							
												_			
8269	ShtSpBldg-Sub.FS wet sys 54	05AUG04A	24FEB06	99	100	5	-84	-176		Ι		•			
9267	ShtSpBldq-Sub.MVAC / TVF pneumatic sys 54	14AUG04A	20APR06	95	100	40	-98	-117							
8267	ShtSpBldg-Sub.MVAC / TVF pneumatic sys 54	14AUGU4A	ZUAPRUO	95	100	48	-98	-117					_		
8263	ShtSpBldg-Sub.CMCS & ELV sys 78	26AUG04A	06MAY06	98	100	60	-76	-219							
0200	Cinoping customes a 221 eye	20/10/00 // 1	001121100												
8272	ShtSpBldg-Sub.PD irrig. sys 54	04FEB05A	27APR06	85	100	54	-84	-231		<u> </u>					
	QPT. / MTRL. APPROVALS														
7209	ShtSpBldg-App. PD cleans. & flush water sys	04AUG04A	11MAR06	85	100	18	-60	-177	_	· 					
		4041:05:05					H								
8507	ShtSpBldg-App. building related luminaires 18	18AUG04A	11MAR06	90	100	18	-16	-201				_			
7155	ShtSpBldg-App. FS wet sys 18	04SEP04A	11MAR06	80	100	18	-84	-171							
/ 155	Tolliopping-App. Fo wet 5y5	U4SEPU4A	I HVIARUB	80	100	10	-04	-1/1							
7205	ShtSpBldg-App. FS AFA & FM200 sys 18	14SEP04A	11MAR06	85	100	18	-14	-91							
1 = 00					1		'								
7085	ShtSpBldg-App. of CMCS & ELV sys 18	20SEP04A	11MAR06	88	100	18	-76	-159							




Act.	Activity	Orig Early	Early	%	DWP %	Rem	Total	Variance	DEC 27	JAN 28		FEB		MAR 30	APR 31	MAY 32	JUN
ID	Description	Dur Start	Finish	Compl.	Compl.	Dur	Float	arly Finis	2 <i>1</i>  2 <sub> </sub> 19  26	2 p 16	23 30 (	29 6 <sub>1</sub> 13	20 27	6 13 20 27	31 31 31 31 324 1	8 <sub>1</sub> 15 <sub>1</sub> 22 <sub>1</sub> 29	9 5 12
INTERF	ACE DATES																
1853	Int M/S - SHT Sth Ptal Bldg-E&M access Ext.Elev	0	04MAR06	0	0	0	28	-9				>	Ŷ	$\Diamond$			
1854	Int M/S - SHT S Ptal Bldg - E&M access 3/F	0	04MAR06	0	0	0	-2	-21				Û		<b>•</b>			
1855	Int M/S - SHT S Ptal Bidg - E&M access G/F	0	04MAR06	0	0	0	-2	-21				Ŷ		<b>•</b>			
1859	Int M/S - SHT S Ptal Bidg - E&M access 2/F	0	04MAR06	0	0	0	-2	-21				Ŷ		<b>•</b>			
1856	Int M/S - SHT S Ptal Bidg - E&M access 1/F	0	11MAR06	0	0	0	4	-21				Ŷ		•			
1857	Int M/S - SHT S Ptal Bldg - E&M access Plenum	0	18MAR06	0	0	0	-2	-21					Û	•			
1858	Int M/S - SHT S Ptal Bldg - E&M access Roof	0	18MAR06	0	0	0	10	-21					Û	•			
	ShtSpBldg-E&M access to 3/F	0 03APR06*		0		0	-26	-45				Û			•		
	ShtSpBldg-E&M access to 2/F	0 03APR06*		0		0	-26	-45				Ŷ			•		
	ShtSpBldg-E&M access to G/F	0 03APR06*		0		0	-26	-45				Ŷ			•		
	ShtSpBldg-E&M access to 1/F	0 03APR06*		0		0	-14	-39				Ŷ			•		
	ShtSpBldg-E&M access to Plenum	0 03APR06*		0		0	-14	-33					Ŷ		•		
	ShtSpBldg-E&M access to Roof (Exhaust Shaft)	0 03APR06*		0		0	-2	-33					Ŷ		•		
7039	ShtSpBldg-E&M access to External Elevation	0 03APR06*		0		0	4	-33					Û		•		
CONST	RUCTION																
ARCHIT	ECTURAL & BUILDER'S WORKS																
	G & EXTERNAL FACADE																
1811	SHT Sth PBldg - Ext. Doors & Windows	33 20FEB06	29MAR06	0	0	33	28	-9									
	R'S WORK																
	SHT Sth PBldg - Wet Trades 1FL	16 06MAR06	23MAR06	0	0	16	4	-21									
	SHT Sth PBldg - Wet Trades GL	16 06MAR06	23MAR06	0	0	16	-2	-21									
1851	SHT Sth PBldg - Wet Trades 2FL	16 06MAR06	23MAR06	0	0	16	-2	-21									
	SHT Sth PBldg - Wet Trades 4FL	16 06MAR06	23MAR06	0	0	16	-2	-21									
	SHT Sth PBldg - Wet Trades 3FL	16 06MAR06	23MAR06	0	0	16	-2	-21									
1861	SHT Sth PBldg - Wet Trades 5FL	16 06MAR06	23MAR06	0	0	16	10	-21									

Act. Activity	Orig	Early	Early	%	DWP %	Rem	Total	Variance	27		JAN 28	FEB 29		MAR 30	APR 31	MAY 32	JUI
ID Description	Dur	Start	Finish	Compl.	Compl.	Dur	Float	arly Finis	12 <sub> </sub> 19	26	2 9 16 23 3	0 6 13	20 2	7 6 13 20 27	3 <sub> </sub> 10 <sub> </sub> 17 <sub> </sub> 24	1 8 15 22	29 5
E&M - GENERAL																	
MVAC WORKS																	
MCC, POWER & CONTROL	1 1			Т _												_	
7150 ShtSpBldg-MCC, power & control 1st fix	36	03APR06	20MAY06	0		36	-26	-45								•	
FS WORKS																	
FS MAJOR EQUIPMENT	10	2018822	05 11 11 100		T I												
7158 ShtSpBldg-Hydrant Pump & Tank set 1st fix	48	03APR06	05JUN06	0		48	0	-45						_			
TUNNEL HYDRANT + HOSE REEL				T _													
7163 ShtSpBldg-ENT Tunnel (Hyd/HR) pumps set 1st fix	24	03APR06	06MAY06	0		24	60	-45									
ELECTRICAL WORKS																	
HV POWER DISTRIBUTION MAJOR EQPT.							, ,										
7043 ShtSpBldg-HV power dist. sys 1st fix	24	03APR06	06MAY06	0		24	-2	-45						_			
LV POWER DISTRIBUTION MAJOR EQPT.			1	1													
7049 ShtSpBldg-LV power dist. sys 1st fix	18	21APR06	13MAY06	0		18	-2	-45									
EARTHING & LIGHTNING PROTECTION																	
7083 ShtSpBldg-Earth'g & lightn'g protection 2nd fix	54	03APR06	12JUN06	0		54	4	-33									
PLUMBING & DRAINAGE WORKS																	
IRRIGATION SYSTEM																	
7212 ShtSpBldg-Cleansing Water Pumps & Tanks 1st fix	18	03APR06	27APR06	0		18	42	-45						•			
7232 ShtSpBldg-irrig. Water Pumps & Tanks 1st fix	18	03APR06	27APR06	0		18	48	-45									
8310 ShtSpBldg Ext-PD(1st Fix) irrig. sys	24	03APR06	06MAY06	0		24	73	-45									
TUNNEL VENTILATION SYSTEM			ļ.	1													
7136 ShtSpBldg-AC/TVF TVF, Duct & Control 1st fix	48	03APR06	05JUN06	0		48	-14	-33			<b>&gt;</b>						
E&M G/F			I	1			' '										
MVAC WORKS																	
MECH.VENT./AIR CONDITIONING		0045505	0014110			0.1		4-									
7121 ShtSpBldg G/F-AC(1st Fix) mech.vent.	24	03APR06	06MAY06	0		24	-26	-45						_			
ELECTRICAL WORKS																	
MAIN & SUB-MAIN DISTRIBUTUION																	
7054 ShtSpBldg G/F-ES(1st Fix) Main & Sub-main dist.	24	08MAY06	05JUN06	0		24	-26	-45							_		
FINAL CIRCUIT					, '												
7067 ShtSpBldg G/F-ES(1st Fix) Final Circuit dist.	30	08MAY06	12JUN06	0		30	-26	-45									

Act.	Activity	Orig		Early	%	DWP %	Rem	Total	Variance	DEC 27	JAN 28	FE 29		MAR 30 7 6 13 20 27	APR 31	MAY 32	JU
ID	Description	Dur	Start	Finish	Compi.	Compi.	Dur	Float	ariy Finis	12  19  26	2 9 16 23	30 6 13	20 2	7 6 13 20 27	3 10 17 24	1 8 15 22 2	29 5
&M 1/F																	
MVAC W	ORKS									\							
	T./AIR CONDITIONING			1	1	1											
7122	ShtSpBldg 1F-AC(1st Fix) mech.vent.	42	03APR06	27MAY06	0		42	-14	-39								
FS WORI	<b>/</b> \$																
WET DISTR																	
	ShtSpBldg 1F-FS(1st Fix) Wet dist. sys	12	15MAY06	27MAY06	0		12	-14	-39								
AFA DISTR						1											
7186	ShtSpBldg 1F-FS(1st Fix) AFA dist.	18	15MAY06	05JUN06	0		18	-14	-39								
FM200 CVC	TEM			1						\							
FM200 SYS	ShtSpBldg 1F-FM200 sys 1st fix	24	15MAY06	12JUN06	0		24	52	-39								
7200	ontopoling IT -1 M200 sys 1st lix	24	ISIVIATOO	12301100	0		24	32	-39								
ELECTRI	CAL WORKS			1		1	ļ.										
	B-MAIN DISTRIBUTUION																
7057	ShtSpBldg 1F-ES(1st Fix) Main & Sub-main dist.	24	29MAY06	26JUN06	0		24	-14	-39		<b> )</b>						
	· · ·																
FINAL CIRC				1			ı										
7070	ShtSpBldg 1F-ES(1st Fix) Final Circuit dist.	30	03APR06	13MAY06	0		30	-14	-39							•	
7074	ShtSpBldg 1F-ES(2nd Fix) Final Circuit dist.	24	15MAY06	12JUN06	0		24	-14	-39								<del> </del>
PLUMBIN	IG & DRAINAGE WORKS			1		1	ļ.										
	ShtSpBldg 1F-PD(1st Fix) dist. sys	18	29MAY06	19JUN06	0		18	16	-39								
E&M 2/F										/							
MVAC W	ORKS									/							
	T./AIR CONDITIONING			1	1	1				//							
7120	ShtSpBldg 2F-AC(1st Fix) mech.vent.	36	03APR06	20MAY06	0		36	-20	-45								
 ELECTDI	CAL WORKS																
	B-MAIN DISTRIBUTUION																
	ShtSpBldg 2F-ES(1st Fix) Main & Sub-main dist.	30	22MAY06	26JUN06	0		30	-20	-45	<b>)</b>							
FINAL CIRC																	
7069	ShtSpBldg 2F-ES(1st Fix) Final Circuit dist.	54	03APR06	12JUN06	0		54	-26	-45								
E&M 3/F																	+
MVAC W																	
	T./AIR CONDITIONING																
	ShtSpBldg 3F-AC(1st Fix) mech.vent.	30	03APR06	13MAY06	0		30	-24	-45								
	omopolag or -not ract in micon. veni.	30	00/11/100	I OIVIA I OO	0		50	-24	-70		1	1					

Act.	Activity	Orig		Early	%	DWP %	Rem	Total	Variance	DEC 27		JAN 28	FEB 29		MAR 30	APR 31	MAY 32	Jl
ID	Description	Dur	Start	Finish	Compl.	Compl.	Dur	Float	arly Finis	12 19 7	26 2	2 9 16 23 30	) 6 13	20 2	30 7 6 13 20 27	3 10 17 24	1 8 15 22	29 5
FS WOR	KS																	
	RIBUTION									<b>\</b>								
7168	ShtSpBldg 3F-FS(1st Fix) Wet dist. sys	24	24MAY06	21JUN06	0		24	-2	-45									
AFA DISTE				ı	,													
7185	ShtSpBldg 3F-FS(1st Fix) AFA dist.	30	24MAY06	28JUN06	0		30	14	-45									
FM200 SY			ı	T														
7199	ShtSpBldg 3F-FM200 sys 1st fix	18	24MAY06	14JUN06	0		18	68	-45									
	ICAL WORKS  JB-MAIN DISTRIBUTUION																	
	ShtSpBldg 3F-ES(1st Fix) Main & Sub-main dist.	42	28APR06	19JUN06	0		42	-8	-45							_		
		42	ZOAPRUO	19301106			42	-0	-45									
FINAL CIR			1	1														
7068	ShtSpBldg 3F-ES(1st Fix) Final Circuit dist.	38	03APR06	23MAY06	0		38	-2	-45	\								
7073	ShtSpBldg 3F-ES(2nd Fix) Final Circuit dist.	24	24MAY06	21JUN06	0		24	8	-45	•	$\setminus \mid$							
E&M RC	OOF										V							
<b>ELECTR</b>	ICAL WORKS																	
FINAL CIR			1	1	1	1					'							
7066	ShtSpBldg R/F-ES(1st Fix) Final Circuit dist.	36	03APR06	20MAY06	0		36	-2	-33									
7071	ShtSpBldg R/F-ES(2nd Fix) Final Circuit dist.	30	22MAY06	26JUN06	0		30	-2	-33									
STATU	TORY INSPECTIONS		1								/							
FSD INS	SPECTIONS																	
7239	ShtSpBldg-All FS design approved by FSD (MHJV)	0	13MAR06		0	100	0	0	-45			Û			•			
7240	ShtSpBldg-Issue, endorse & submit FSI 314 to FSD	6	27MAR06	01APR06	0		6	0	-45		7							
SHT TU	JNNEL																	
SUBMIT	TALS & APPROVALS																	
E&M E	QPT. / MTRL. SUBMITTALS																	
	ShtRtNb-Sub.TVS control sys	54	02JUL04A	27APR06	95	100	54	-86	-216		<u> </u>							
8287	ShtRtSb-Sub.TVS control sys	54	02JUL04A	27APR06	95	100	54	-86	-216									
8282	ShtRtNb-Sub.FS AFA & Linear sys	54	05JUL04A	24FEB06	99	100	5	-82	-245		<u> </u>							
8288	ShtRtSb-Sub.FS AFA & Linear sys	54	05JUL04A	24FEB06	99	100	5	-82	-245									
	ShtRtNb-Sub.CMCS & ELV sys	78	26AUG04A	06MAY06	98	100	60	-102	-239									



SHT TUNNEL SOUTHBOUND  6939 ShtRtSb-Proc & Manuf. Tunn  MAJOR EQUIPMENT DELIVER  SHT TUNNEL NORTHBOUND  7629 ShtRtNb-Del. TVS in Tunnel  SHT TUNNEL SOUTH BOUND  6934 ShtRtSb-Del. HV/LV main &  INTERFACE DATES  SHT TUNNEL NORTHBOUND  6981 ShtRtNb-E&M Access to SB  6980 ShtRtNb-E&M Access to SB  6982 ShtRtNb-E&M Access to SB  6983 ShtRtNb-E&M Access to SB  6984 ShtRtNb-E&M Access to SB  SHT TUNNEL SOUTHBOUND  6927 ShtRtSb-E&M Access to SB  6928 ShtRtSb-E&M Access to SB  6929 ShtRtSb-E&M Access to SB  6930 ShtRtSb-E&M Access to SB  6931 ShtRtSb-E&M Access to SB  CONSTRUCTION  SHT NORTHBOUND TUNNEL  FS WORKS  TUNNEL HYDRANT & HOSE REEL  7016 ShtRtNb-Wet dist. (HR/Hyd)  7017 ShtRtNb-Wet dist. (HR/Hyd)	Activity	Orig	•	Early	%	DWP %	Rem	Total	Variance	DEC 27	JAN 28	FEB 29		MAR 30	APR 31	MAY 32	JUN 33
MAJOR EQUIPMENT DELIVERSHT TUNNEL NORTHBOUND  7629 ShtRtNb-Del. TVS in Tunnel  SHT TUNNEL SOUTH BOUND  6934 ShtRtSb-Del. HV/LV main &  INTERFACE DATES  SHT TUNNEL NORTHBOUND  6981 ShtRtNb-E&M Access to SB  6980 ShtRtNb-E&M Access to SB  6982 ShtRtNb-E&M Access to SB  6983 ShtRtNb-E&M Access to SB  6984 ShtRtNb-E&M Access to SB  SHT TUNNEL SOUTHBOUND  6927 ShtRtSb-E&M Access to SB  6928 ShtRtSb-E&M Access to SB  6929 ShtRtSb-E&M Access to SB  6930 ShtRtSb-E&M Access to SB  6931 ShtRtSb-E&M Access to SB  CONSTRUCTION  SHT NORTHBOUND TUNNEL  FS WORKS  TUNNEL HYDRANT & HOSE REEL  7016 ShtRtNb-Wet dist. (HR/Hyd)	Description	Dur	Start	Finish	Compl.	Compl.	Dur	Float	arly Finis	12 19 26	2 9 16 23	30 6 13	20  2	7 6 13 20 27	7 3 10 17 24	1 8 15 22 2	9 5 12
MAJOR EQUIPMENT DELIVERSHT TUNNEL NORTHBOUND  7629 ShtRtNb-Del. TVS in Tunnel  SHT TUNNEL SOUTH BOUND  6934 ShtRtSb-Del. HV/LV main &  INTERFACE DATES  SHT TUNNEL NORTHBOUND  6981 ShtRtNb-E&M Access to SB  6980 ShtRtNb-E&M Access to SB  6982 ShtRtNb-E&M Access to NB  6983 ShtRtNb-E&M Access to SB  6984 ShtRtNb-E&M Access to SB  SHT TUNNEL SOUTHBOUND  6927 ShtRtSb-E&M Access to SB  6928 ShtRtSb-E&M Access to SB  6929 ShtRtSb-E&M Access to SB  6930 ShtRtSb-E&M Access to SB  6931 ShtRtSb-E&M Access to SB  CONSTRUCTION  SHT NORTHBOUND TUNNEL  FS WORKS  TUNNEL HYDRANT & HOSE REEL  7016 ShtRtNb-Wet dist. (HR/Hyd)		400	00 14 N100 A	04111100		00	00	00	00								
SHT TUNNEL NORTHBOUND  7629 ShtRtNb-Del. TVS in Tunnel  SHT TUNNEL SOUTH BOUND  6934 ShtRtSb-Del. HV/LV main &  INTERFACE DATES  SHT TUNNEL NORTHBOUND  6981 ShtRtNb-E&M Access to SB  6980 ShtRtNb-E&M Access to SB  6982 ShtRtNb-E&M Access to NB  6983 ShtRtNb-E&M Access to SB  6984 ShtRtNb-E&M Access to SB  SHT TUNNEL SOUTHBOUND  6927 ShtRtSb-E&M Access to SB  6928 ShtRtSb-E&M Access to SB  6929 ShtRtSb-E&M Access to SB  6930 ShtRtSb-E&M Access to SB  6931 ShtRtSb-E&M Access to SB  CONSTRUCTION  SHT NORTHBOUND TUNNEL  FS WORKS  TUNNEL HYDRANT & HOSE REEL  7016 ShtRtNb-Wet dist. (HR/Hyd)	runner Lgt sys	180	20JAN06A	04JUL06	0	90	90	-68	-90								
SHT TUNNEL SOUTH BOUND  6934 ShtRtSb-Del. HV/LV main &  INTERFACE DATES SHT TUNNEL NORTHBOUND  6981 ShtRtNb-E&M Access to SB  6980 ShtRtNb-E&M Access to SB  6982 ShtRtNb-E&M Access to NB  6983 ShtRtNb-E&M Access to SB  6984 ShtRtNb-E&M Access to SB  SHT TUNNEL SOUTHBOUND  6927 ShtRtSb-E&M Access to SB  6928 ShtRtSb-E&M Access to SB  6929 ShtRtSb-E&M Access to SB  6930 ShtRtSb-E&M Access to SB  6931 ShtRtSb-E&M Access to SB  CONSTRUCTION  SHT NORTHBOUND TUNNEL  FS WORKS  TUNNEL HYDRANT & HOSE REEL  7016 ShtRtNb-Wet dist. (HR/Hyd)	VERY																
SHT TUNNEL SOUTH BOUND  6934 ShtRtSb-Del. HV/LV main &  INTERFACE DATES SHT TUNNEL NORTHBOUND  6981 ShtRtNb-E&M Access to SB  6980 ShtRtNb-E&M Access to SB  6982 ShtRtNb-E&M Access to NB  6983 ShtRtNb-E&M Access to SB  6984 ShtRtNb-E&M Access to SB  6984 ShtRtNb-E&M Access to SB  SHT TUNNEL SOUTHBOUND  6927 ShtRtSb-E&M Access to SB  6928 ShtRtSb-E&M Access to SB  6929 ShtRtSb-E&M Access to SB  6930 ShtRtSb-E&M Access to SB  6931 ShtRtSb-E&M Access to SB  CONSTRUCTION  SHT NORTHBOUND TUNNEL  FS WORKS  TUNNEL HYDRANT & HOSE REEL  7016 ShtRtNb-Wet dist. (HR/Hyd)																	
INTERFACE DATES SHT TUNNEL NORTHBOUND 6981 ShtRtNb-E&M Access to SB 6980 ShtRtNb-E&M Access to SB 6982 ShtRtNb-E&M Access to NB 6983 ShtRtNb-E&M Access to SB 6984 ShtRtNb-E&M Access to SB 6984 ShtRtNb-E&M Access to SB SHT TUNNEL SOUTHBOUND 6927 ShtRtSb-E&M Access to SB 6928 ShtRtSb-E&M Access to SB 6929 ShtRtSb-E&M Access to SB 6930 ShtRtSb-E&M Access to SB 6931 ShtRtSb-E&M Access to SB CONSTRUCTION SHT NORTHBOUND TUNNEL FS WORKS TUNNEL HYDRANT & HOSE REEL 7016 ShtRtNb-Wet dist. (HR/Hyd)	nnel	72	20JAN06A	05SEP06	60		72	-46	-84								
INTERFACE DATES SHT TUNNEL NORTHBOUND 6981 ShtRtNb-E&M Access to SB 6980 ShtRtNb-E&M Access to SB 6982 ShtRtNb-E&M Access to NB 6983 ShtRtNb-E&M Access to SB 6984 ShtRtNb-E&M Access to SB 6984 ShtRtNb-E&M Access to SB SHT TUNNEL SOUTHBOUND 6927 ShtRtSb-E&M Access to SB 6928 ShtRtSb-E&M Access to SB 6929 ShtRtSb-E&M Access to SB 6930 ShtRtSb-E&M Access to SB 6931 ShtRtSb-E&M Access to SB 6931 ShtRtSb-E&M Access to SB CONSTRUCTION SHT NORTHBOUND TUNNEL FS WORKS TUNNEL HYDRANT & HOSE REEL 7016 ShtRtNb-Wet dist. (HR/Hyd)					ļ												
SHT TUNNEL NORTHBOUND  6981 ShtRtNb-E&M Access to SB  6980 ShtRtNb-E&M Access to SB  6982 ShtRtNb-E&M Access to NB  6983 ShtRtNb-E&M Access to SB  6984 ShtRtNb-E&M Access to SB  SHT TUNNEL SOUTHBOUND  6927 ShtRtSb-E&M Access to SB  6928 ShtRtSb-E&M Access to SB  6929 ShtRtSb-E&M Access to SB  6930 ShtRtSb-E&M Access to SB  6931 ShtRtSb-E&M Access to SB  CONSTRUCTION  SHT NORTHBOUND TUNNEL  FS WORKS  TUNNEL HYDRANT & HOSE REEL  7016 ShtRtNb-Wet dist. (HR/Hyd)	n & submain dist. sys	72	20FEB06A	18JUL06	50		60	-32	-60								
6981 ShtRtNb-E&M Access to SB 6980 ShtRtNb-E&M Access to SB 6982 ShtRtNb-E&M Access to NB 6983 ShtRtNb-E&M Access to SB 6984 ShtRtNb-E&M Access to SB 8HT TUNNEL SOUTHBOUND 6927 ShtRtSb-E&M Access to SB 6928 ShtRtSb-E&M Access to SB 6929 ShtRtSb-E&M Access to SB 6929 ShtRtSb-E&M Access to SB 6930 ShtRtSb-E&M Access to SB 6931 ShtRtSb-E&M Access to SB 6931 ShtRtSb-E&M Access to SB 6931 ShtRtSb-E&M Access to SB 6931 ShtRtSb-E&M Access to SB 6931 ShtRtSb-E&M Access to SB CONSTRUCTION SHT NORTHBOUND TUNNEL FS WORKS TUNNEL HYDRANT & HOSE REEL 7016 ShtRtNb-Wet dist. (HR/Hyd)																	
6980 ShtRtNb-E&M Access to SB 6982 ShtRtNb-E&M Access to NB 6983 ShtRtNb-E&M Access to SB 6984 ShtRtNb-E&M Access to SB SHT TUNNEL SOUTHBOUND 6927 ShtRtSb-E&M Access to SB 6928 ShtRtSb-E&M Access to SB 6929 ShtRtSb-E&M Access to SB 6930 ShtRtSb-E&M Access to SB 6931 ShtRtSb-E&M Access to SB 6931 ShtRtSb-E&M Access to SB CONSTRUCTION SHT NORTHBOUND TUNNEL FS WORKS TUNNEL HYDRANT & HOSE REEL 7016 ShtRtNb-Wet dist. (HR/Hyd)																	
6982 ShtRtNb-E&M Access to NB 6983 ShtRtNb-E&M Access to SB 6984 ShtRtNb-E&M Access to SB  SHT TUNNEL SOUTHBOUND 6927 ShtRtSb-E&M Access to SB 6928 ShtRtSb-E&M Access to SB 6929 ShtRtSb-E&M Access to SB 6930 ShtRtSb-E&M Access to SB 6931 ShtRtSb-E&M Access to SB 6931 ShtRtSb-E&M Access to SB CONSTRUCTION SHT NORTHBOUND TUNNEL FS WORKS TUNNEL HYDRANT & HOSE REEL 7016 ShtRtNb-Wet dist. (HR/Hyd)	SB OHVD	0	20JAN06A		100		0		25		<b>♦</b>		Û				
6983 ShtRtNb-E&M Access to SB 6984 ShtRtNb-E&M Access to SB SHT TUNNEL SOUTHBOUND 6927 ShtRtSb-E&M Access to SB 6928 ShtRtSb-E&M Access to SB 6929 ShtRtSb-E&M Access to SB 6930 ShtRtSb-E&M Access to SB 6931 ShtRtSb-E&M Access to SB 6931 ShtRtSb-E&M Access to SB CONSTRUCTION SHT NORTHBOUND TUNNEL FS WORKS TUNNEL HYDRANT & HOSE REEL 7016 ShtRtNb-Wet dist. (HR/Hyd)	SB Tunnel (under OHVD)	0	10FEB06A		100		0		14			<b>♦</b>	Î				
SHT TUNNEL SOUTHBOUND  6927 ShtRtSb-E&M Access to SB  6928 ShtRtSb-E&M Access to SB  6929 ShtRtSb-E&M Access to SB  6930 ShtRtSb-E&M Access to SB  6931 ShtRtSb-E&M Access to SB  CONSTRUCTION SHT NORTHBOUND TUNNEL  FS WORKS  TUNNEL HYDRANT & HOSE REEL  7016 ShtRtNb-Wet dist. (HR/Hyd)	NB Cable Troughs	0	03APR06*		0		0	-11	-30				Û		•		
SHT TUNNEL SOUTHBOUND  6927 ShtRtSb-E&M Access to SB  6928 ShtRtSb-E&M Access to SB  6929 ShtRtSb-E&M Access to SB  6930 ShtRtSb-E&M Access to SB  6931 ShtRtSb-E&M Access to SB  CONSTRUCTION SHT NORTHBOUND TUNNEL  FS WORKS  TUNNEL HYDRANT & HOSE REEL  7016 ShtRtNb-Wet dist. (HR/Hyd)	SB Cross Passages	0	03APR06*		0		0	-11	-30				Û		•		
6927 ShtRtSb-E&M Access to SB 6928 ShtRtSb-E&M Access to SB 6929 ShtRtSb-E&M Access to SB 6930 ShtRtSb-E&M Access to SB 6931 ShtRtSb-E&M Access to SB 6931 ShtRtSb-E&M Access to SB  CONSTRUCTION SHT NORTHBOUND TUNNEL FS WORKS TUNNEL HYDRANT & HOSE REEL 7016 ShtRtNb-Wet dist. (HR/Hyd)	SB Niches	0	03APR06*		0		0	28	-30				Ţ,		$\Diamond$		
6928 ShtRtSb-E&M Access to SB 6929 ShtRtSb-E&M Access to SB 6930 ShtRtSb-E&M Access to SB 6931 ShtRtSb-E&M Access to SB  CONSTRUCTION SHT NORTHBOUND TUNNEL FS WORKS TUNNEL HYDRANT & HOSE REEL 7016 ShtRtNb-Wet dist. (HR/Hyd)													·				
6929 ShtRtSb-E&M Access to SB 6930 ShtRtSb-E&M Access to SB 6931 ShtRtSb-E&M Access to SB  CONSTRUCTION SHT NORTHBOUND TUNNEL FS WORKS TUNNEL HYDRANT & HOSE REEL 7016 ShtRtNb-Wet dist. (HR/Hyd)	SB Tunnel (under OHVD)	0	03APR06*		0		0	-8	-30				Î		<b>•</b>		
6930 ShtRtSb-E&M Access to SB 6931 ShtRtSb-E&M Access to SB  CONSTRUCTION SHT NORTHBOUND TUNNEL FS WORKS TUNNEL HYDRANT & HOSE REEL 7016 ShtRtNb-Wet dist. (HR/Hyd)	SB OHVD	0	03APR06*		0		0	-2	-30				Û		•		
6931 ShtRtSb-E&M Access to SB  CONSTRUCTION SHT NORTHBOUND TUNNEL  FS WORKS TUNNEL HYDRANT & HOSE REEL  7016 ShtRtNb-Wet dist. (HR/Hyd)	SB Cable Troughs	0	03APR06*		0		0	-11	-30				Û		•		
CONSTRUCTION SHT NORTHBOUND TUNNEL FS WORKS TUNNEL HYDRANT & HOSE REEL 7016 ShtRtNb-Wet dist. (HR/Hyd)	SB Cross Passages	0	03APR06*		0		0	-8	-30				Û		•		
SHT NORTHBOUND TUNNEL  FS WORKS  TUNNEL HYDRANT & HOSE REEL  7016 ShtRtNb-Wet dist. (HR/Hyd)	SB Niches	0	03APR06*		0		0	28	-30				Û		$\Diamond$		
FS WORKS  TUNNEL HYDRANT & HOSE REEL  7016 ShtRtNb-Wet dist. (HR/Hyd)													·				
TUNNEL HYDRANT & HOSE REEL  7016 ShtRtNb-Wet dist. (HR/Hyd)																	
7016 ShtRtNb-Wet dist. (HR/Hyd)																	
7017 ShtRtNh-Wet diet (HP/Hvd)	lyd) 1st fix	36	03APR06	20MAY06	0		36	-11	-30				=				
	lyd) 2nd fix	36	22MAY06	04JUL06	0		36	56	-30								
ELECTRICAL WORKS		1		ı	·	1											
MAIN & SUBMAIN DISTRIBUTION																	
6988 ShtRtNb-HV, LV main & subi	submain dist. 1st fix	30	03APR06	13MAY06	0		30	-2	-30				_				

Act.	Activity	Orig		Early	%	DWP %	Rem	Total	Variance	DEC 27		JAN 28	FEE		MAR 30	APR 31	MAY 32	JUN
ID	Description	Dur	Start	Finish	Compl.	Compl.	Dur	Float	arly Finis	2 19 26	2 9	16 23	30 6 13	20 2	30 27 6 13 20 27	3 10 17 24	1 8 15 22 2	9 5 1
FINAL CIF																		
7600	ShtRtNb-Final circuit 1st fix	48	03APR06	05JUN06	0		48	-2	-30			ı			l			
														-				
	EXTERNAL LIGHTING		T	1														
6994	ShtRtNb-Tunnel Lgt sys 1st fix	60	03APR06	19JUN06	0		60	-11	-30									
ELV WC																		
7001	ShtRtNb-CMCS, other ELV 1st fix & TCSS Enabling	60	28APR06	11JUL06	0		60	-11	-30									
TUNNEI	_ VENTILATION SYSTEM																	
TUNNEL	/ENTILATION & SMOKE EXTRACTION																	
7004	ShtRtNb-TVS Tunnel vent. & SE 1st fix	48	10FEB06A	05JUN06	35		48	8	-30									
														-				
	IC SYSTEM																	
7007	ShtRtNb-TVS pneumatic 1st fix	36	03APR06	20MAY06	0		36	56	-30					1				
														-				
SHT TU	NNEL SOUTHBOUND																	
FS WOF																		
	HYDRANT & HOSE REEL																	
	ShtRtSb-Wet dist. (HR/Hyd) 1st fix	36	03APR06	20MAY06	0		36	-11	-30									
	Chickes West dist. (Filterly a) Totals.		00/11/100	2011111100														
6964	ShtRtSb-Wet dist. (HR/Hyd) 2nd fix	36	22MAY06	04JUL06	0		36	22	-30									
	Charles Wordion (Thornya) Zha ha		22111111100	0.00200														
ELECTE	RICAL WORKS				1													
	UBMAIN DISTRIBUTION																	
	ShtRtSb-HV, LV main & submain dist. 1st fix	30	03APR06	13MAY06	0		30	-2	-30									
	Ontitios IIV, EV main a sasmain aist. Ist iix	00	00/11/100	101111/1100			00	_								1		
FINAL CIF	I RCUIT	'	Į.	1	1			ı								-		
	ShtRtSb-Final circuit 1st fix	48	03APR06	05JUN06	0		48	-2	-30									
TUNNEL	EXTERNAL TUNNEL		,	•	,		,	,										
6941	ShtRtSb-Tunnel Lgt sys 1st fix	60	03APR06	19JUN06	0		60	-8	-30						ļ.			
ELV WC	ORKS																	
6948	ShtRtSb-CMCS, Other ELV 1st fix & TCSS Enabling	60	28APR06	11JUL06	0		60	-11	-30							_		
	g																	<del> </del>
TUNNFI	VENTILATION SYSTEM			·	1	1												
	VENTILATION & SMOKE EXTRACTION																	
	ShtRtSb-TVS Tunnel vent. & SE 1st fix	48	03APR06	05JUN06	0		48	8	-30			1						
		.5						-						•				-
PNEUMA	TIC SYSTEM				1	1								1				
	ShtRtSb-TVS pneumatic 1st fix	36	03APR06	20MAY06	0		36	56	-30									
	'													•				
STATL	TORY INSPECTIONS																	
												1		1				
	SPECTIONS																	
	ShtRt-All FS design approved by FSD (MHJV)	0	13MAR06		0	0	0	-11	-30			1						

Act.	Activity	Orig		Early		DWP %				DEC 27		N 8	_	B 9	-	AR 0	APR 31	MAY 32	JUN 33
ID	Description	Dur	Start	Finish	Compl.	Compl.	Dur	Float	arly Finis	12  19  26	2 9	16 23 3	30 6 1	3 20 p	7 6 13	20 27	3 10 17 24	1 8 15 22 29	5 12
FSD IN	SPECTIONS																		
6974	ShtRt-Issue, endorse & submit FSI 314 to FSD	6	27MAR06	01APR06	0		6	-11	-30								l		
SHT NO	ORTH PORTAL BUILDING	·																	
SUBMI	TTALS & APPROVALS																		
ABWF 8	BUILDER'S WORKS																		
2001	SHT NPB - Approve door & window details	24	03JUN05A	04MAR06	0	100	12	10	-141										
2009	SHT NPB - Approve balustrade & metal works	24	13DEC05A	13FEB06A	100	100	0		-124					]					
E&M EQ	PT. / MTRL. SUBMITTALS																		
8297	ShtNpBldg-Sub.MVAC MCC, power & control sys	54	02JUL04A	27APR06	95	100	54	-186	-297					Ť					
8299	ShtNpBidg-Sub.FS AFA & FM200 sys	54	05JUL04A	24FEB06	99	100	5	-26	-122										
8298	ShtNpBldg-Sub.FS wet sys	54	05AUG04A	24FEB06	99	100	5	-62	-164										
8296	ShtNpBldg-Sub.MVAC / TVF pneumatic sys	54	14AUG04A	20APR06	95	100	48	-100	-119							<del>-</del> +			
8292	ShtNpBldg-Sub.of CMCS & ELV sys	78	26AUG04A	06MAY06	98	100	60	-90	-231										
E&M EQ	PT. / MTRL. APPROVALS	'	1				ı	'											
8511	ShtSpBldg-App. building related luminaires	18	18AUG04A	11MAR06	90	100	18	-122	-183										
7377	ShtNpBldg-App. FS wet sys	18	02SEP04A	11MAR06	80	100	18	-62	-159										
7427	ShtNpBldg-App. FS AFA & FM200 sys	18	14SEP04A	11MAR06	85	100	18	-26	-117										
7307	ShtNpBldg-App. of CMCS & ELV sys	18	20SEP04A	11MAR06	88	100	18	-90	-171										
7338	ShtNpBldg-App. MVAC mech.vent. sys	18	23SEP04A	11MAR06	80	100	18	-143	-165										
7431	ShtNpBldg-App. PD cleans. & flush water sys	18	04NOV04A	11MAR06	85	100	18	-62	-177										
7369	ShtNpBldg-App. MVAC MCC, power & control sys	18	12NOV04A	11MAR06	80	100	18	-186	-243										
7362	ShtNpBldg-App. MVAC / TVF pneumatic sys	18	07MAR05A	18MAY06	80		18	-104	-123										
PROCU	REMENT - MATERIAL																		
ABWF V																			
	SHT NPB - Procure doors & windows	120	12JAN05A	04MAR06	50	90	12	10	-21				<del>                                     </del>						
7269	ShtNpBldg-Proc & Manuf. LV power dist. equip't	180	20MAR05A	12JUN06	40	100	90	-92	-111			•							
7263	ShtNpBldg-Proc. & Manuf. of HV dist. equip't	180	25MAR05A	06MAY06	90	100	60	-58	-81			•		+					

Act.	Activity	Orig	Early	Early	%	DWP %	Rem	Total	Variance	DEC 27	JAN 28	FEE 29		MAR 30	APR 31	MAY 32	JUN 33
ID	Description	Dur	Start	Finish	Compl.	Compl.	Dur	Float	arly Finis	12  19  26	2 9 16 23	30 6 13	20 2	7 6 13 20	27 3 10 17 24		9 5 12
ABWF V							ı						1				
7308	ShtNpBldg-Proc. & Manuf. of CMCS & ELV sys	180	25MAR05A	10AUG06	20	80	140	-90	-113								
7370	ShtNpBldg-Proc & Manuf. MCC, power & control sys	180	25MAR05A	02SEP06	10	100	160	-186	-205				T				
7428	ShtNpBldg-Proc & Manuf. FS AFA & FM200 sys	120	25MAR05A	12JUN06	40	70	90	-26	-69				÷				
7378	ShtNpBldg-Proc & Manuf. FS wet sys	120	06JUN05A	18JUL06	30	100	120	-62	-141								
7356	ShtNpBldg-Proc & Manuf. TVF,Ductwks&Cont'l sys	180	09JUN05A	18JUL06	40	90	120	-94	-113				÷				
7432	ShtNpBldg-Proc & Manuf. Cleans & flush water sys	120	30SEP05A	04JUL06	10	100	90	-62	-147				Ī				
8512	ShtSpBldg-Proc & Manf bldg related luminaires	180	23NOV05A	23SEP06	90	80	160	-122	-163				Ė				
	ShtNpBldg-Proc & Manuf. MVAC Package AC Units		11JAN06A	29AUG06	10	60	120	-70	-123				÷	_	_		
	ShtNpBldg-Proc & Manuf. MVAC mech.vent. sys	120	13MAR06	08AUG06	0	100	120	-143	-165								
7363	ShtNpBldg-Proc & Manuf. MVAC / TVF pneumatic sys	120	19MAY06	10OCT06	0		120	-104	-123								
<b>MAJOR</b>	EQUIPMENT DELIVERY												1				
SHT NO	RTH PORTAL BUILDING												1				
7270	ShtNpBldg-Del. LV power dist. equip't to 1/F	48	22DEC05A	08AUG06	50		48	-92	-111				÷				
7264	ShtNpBldg-Del. HV power dist. equip't to 2/F	48	08MAY06	04JUL06	0		48	-58	-81								
INTERF	ACE DATES																
SHT NO	RTH PORTAL BUILDING												1				
1866	Int M/S - SHT N Ptal Bldg - E&M access Plenum	0		09MAR06	0	0	0	10	-9				Û	•			
1867	Int M/S - SHT N Ptal Bdng - E&M access Roof	0		09MAR06	0	0	0	22	-9				Û	$\Diamond$			
1862	Int M/S - SHT Nth Ptal Bldg-E&M access Ext.Elev	0		30MAR06	0	0	0	10	-21					Ŷ	•		
7255	ShtNpBldg-E&M access to 3/F	0	03APR06*		0		0	-26	-45	ſ		Û			•		
7256	ShtNpBldg-E&M access to 2/F	0	03APR06*		0		0	-26	-45			Û			•		
7257	ShtNpBldg-E&M access to 1/F	0	03APR06*		0		0	-26	-45			Û			•		
7258	ShtNpBldg-E&M access to G/F	0	03APR06*		0		0	-20	-45	١ ,		Ŷ			•		
7259	ShtNpBldg-E&M access to Plenum	0	03APR06*		0		0	-10	-29				Û		•		
7260	ShtNpBldg-E&M access to Roof (Exhaust Shaft)	0	03APR06*		0		0	2	-29				Û		•		

Act.	Activity	Orig	Early	Early					Variance	DEC 27	JAN 28	FEB 29		MAR 30	APR 31	MAY 32	JL
ID	Description	Dur	Start	Finish	Compl.	Compl.	Dur	Float	arly Finis	12 19 26	2 9 16 23	30 6 13	20 2	7 6 13 20 27	3 10 17 24	1 8 15 22 29	9 5
	RTH PORTAL BUILDING				_												
7261	ShtNpBldg-E&M access to External Elevation	0	03APR06*		0		0	8	-23		\			$\hat{\mathbb{T}}$	<b>•</b>		
ONST	RUCTION																
RCHIT	ECTURAL & BUILDER'S WORKS																
BUILDEF	R'S WORK																
1821	SHT Nth PBldg - Wet Trades GL	16	20FEB06	09MAR06	0	0	16	16	-9								
1823	SHT Nth PBldg - Wet Trades 1FL	16	20FEB06	09MAR06	0	0	16	10	-9								
1869	SHT Nth PBldg - Wet Trades 2FL	16	20FEB06	09MAR06	0	0	16	10	-9								
1870	SHT Nth PBldg - Wet Trades 4FL	16	20FEB06	09MAR06	0	0	16	10	-9								
1871	SHT Nth PBldg - Wet Trades 3FL	16	20FEB06	09MAR06	0	0	16	10	-9								
1872	SHT Nth PBldg - Wet Trades 5FL	16	20FEB06	09MAR06	0	0	16	22	-9								
1812	SHT Nth PBIdg - Ext. Doors & Windows	33	06MAR06	13APR06	0	0	33	10	-21			1 _					
&M - G	ENERAL				ļ	I	Į.										
<b>NVAC</b> W	ORKS																
	YER & CONTROL																
	ShtNpBldg-MCC, power & control 1st fix	36	03APR06	20MAY06	0		36	-26	-45								
S WOR	KS				1												
	REQUIPMENT																
	ShtNpBldg-Hydrant Pump & Tank set 1st fix	36	03APR06	20MAY06	0		36	34	-45								
TUNNEL H	IYDRANT + HOSE REEL																
7385	ShtNpBldg-ENT Tunnel (Hyd/HR) pumps set 1st fix	24	08MAY06	05JUN06	0		24	34	-45								
ELECTR	ICAL WORKS				<u>'</u>												
HV POWE	R DISTRIBUTION MAJOR EQPT.																
7265	ShtNpBldg-HV power dist. sys 1st fix	36	03APR06	20MAY06	0		36	-26	-45								
	R DISTRIBUTION MAJOR EQPT.							. '									
	ShtNpBldg-LV power dist. sys 1st fix	24	21APR06	20MAY06	0		24	-26	-45				_				
	& LIGHTNING PROTECTION				1	1											
7305	ShtNpBldg-Earth'g & lightn'g protection 2nd fix	54	03APR06	12JUN06	0		54	8	-23								
PLUMBI	NG & DRAINAGE WORKS																
	ShtNpBldg-Cleansing Water Pumps & Tanks 1st fix	18	03APR06	27APR06	0		18	40	-45								

Act.	Activity	Orig	Early	Early	%	DWP %	Rem	Total	Variance	DEC 27		JAN 28	FEE 29	3	MAR 30	APR 31	MAY 32	Jl
ID	Description	Dur	Start	Finish	Compl.	Compl.	Dur	Float	arly Finis	12  19  2	26 2	9 16 23	30 6 13	20 2	7 6 13 20 27	31 3 10 17 24 1	1 8 15 22 i	29 5
TUNNEL	. VENTILATION SYSTEM																	
7358	ShtNpBldg-AC/TVF TVF, Duct & Control 1st fix	48	03APR06	05JUN06	0		48	-10	-29			<b>&gt;</b>		_				
E&M G/	F						ļ											
MVAC W	ORKS															1		
	T./AIR CONDITIONING															,		
7344	ShtNpBldg G/F-AC(1st Fix) mech.vent.	24	03APR06	06MAY06	0		24	-20	-45	- (							•	
ELECTR	CAL WORKS																	
MAIN & SU	B-MAIN DISTRIBUTUION																	
7276	ShtNpBldg G/F-ES(1st Fix) Main & Sub-main dist.	42	08MAY06	26JUN06	0		42	-20	-45									
FINAL CIR	CUIT			1		1	1	'										
	ShtNpBldg G/F-ES(1st Fix) Final Circuit dist.	30	08MAY06	12JUN06	0		30	-20	-45									
E&M 1/F					1	I	1											
MVAC W	ORKS																	
	IT./AIR CONDITIONING																	
	ShtNpBldg 1F-AC(1st Fix) mech.vent.	42	03APR06	27MAY06	0		42	-26	-45									•
ELECTR	CAL WORKS				1	1												
MAIN & SU	B-MAIN DISTRIBUTUION																	
7279	ShtNpBldg 1F-ES(1st Fix) Main & Sub-main dist.	24	29MAY06	26JUN06	0		24	-26	-45						_			
FINAL CIR	CUIT			,		,	,	'										
7292	ShtNpBldg 1F-ES(1st Fix) Final Circuit dist.	30	29MAY06	04JUL06	0		30	-26	-45									
E&M 2/F					1				-									
MVAC W	ORKS																	
	IT./AIR CONDITIONING																	
	ShtNpBldg 2F-AC(1st Fix) mech.vent.	36	03APR06	20MAY06	0		36	-26	-45									
ELECTR	CAL WORKS			1	1	1												
	B-MAIN DISTRIBUTUION																	
	ShtNpBldg 2F-ES(1st Fix) Main & Sub-main dist.	30	15MAY06	19JUN06	0		30	-26	-45									
FINAL CIRC	CUIT			1			-											
	ShtNpBldg 2F-ES(1st Fix) Final Circuit dist.	54	15MAY06	18JUL06	0		54	-26	-45									
E&M 3/F																		
MVAC W	ORKS																	
	IT./AIR CONDITIONING																	
	ShtNpBldg 3F-AC(1st Fix) mech.vent.	30	03APR06	13MAY06	0		30	-26	-45									
		1 1		1	1	1	1	1 1			1							1

D 20 1 D 5 1	Act.	Activity	Orig	Early	Early	%	DWP %	Rem	Total	Variance	DEC 27	JAN		FEB	MAR	APR	MAY	Į
Part   Part							Compl.	Dur	Float	arly Finis	27 12  19  26	28 5 2 9 16	23 30 6	29 13 20	30 27 6 13 20 27	31 7 3 10 17 24	32 1 8 15 2	
	ELECTR	ICAL WORKS																
### CREAT   18   18   18   18   18   18   18   1																		
T299   SINNpBidg 3F-ES(1st Fix) Final Circuit dist.   38   04MAY06   19JUN06   0   38   26   45	7277	ShtNpBldg 3F-ES(1st Fix) Main & Sub-main dist.	24	04MAY06	02JUN06	0		24	-26	-45	<b>.</b> .						_	
T299   ShNypBidg 3F-ES(1st Fix) Final Circuit dist.   38   04MAY06   19JUN06   0   38   26   45	FINAL CIR	   Cuit					l				_							
ELECTRICAL WORKS  PARA CARGUIT  7288 ShthyBidg R/F-ES(1st Fix) Final Circuit dist.  36 03APR06 20MAY06 0 36 2 -29  7283 ShthyBidg R/F-ES(2nd Fix) Final Circuit dist.  30 22MAY06 0 0 30 2 -29  STATUTORY INSPECTIONS  7455 ShthyBidg-All FS design approved by FSD (MHJV) 0 13MAR06 0 100 0 34 -45  7456 ShthyBidg-Issue, endorse & submit FSI 314 to FSD 6 27MAR06 01APR06 0 6 34 -45  SHT RC ENCLOSURE & T3 UNDERPASS  CONTRACT DEFINED DATES & SECTIONS  ACS_J6 Access to Portion - J6 (SH-R9 Sip Rd.Over KCRC) 0 10MAY06 0 0 24 0  SUBMITTALS & APPROVALS  E&M EOPT / MTRL.SUBMITTALS  8304 Strt-N R9-Sub. TVS cortrol sys 54 02JUL04A 27APR06 95 100 54 -86 -197  8309 Strt-N R9-Sub. CMCS & ELV sys 79 26AUG04A 11MAR06 99 100 5 -65 -135  8303 Sht-N R9-Sub. CMCS & ELV sys 79 26AUG04A 11MAR06 90 100 18 -56 -166  7604 Sht-N R9-App. FS AFA & Linear sys 18 18 05AUG04A 11MAR06 80 100 18 -35 -144  7517 Sht-N R9-App. FS AFA & Linear sys 18 18 14SEP04A 11MAR06 80 100 18 -35 -144  7517 Sht-N R9-App. FS AFA & Linear sys 18 18 14SEP04A 11MAR06 80 100 18 -36 -130			38	04MAY06	19JUN06	0		38	-26	-45	<b>\</b>							
### CIPICAL WORKS ### CAPACITY   Table																		
### CONTROL	E&M RC	OOF																
T288   ShhlyBidg RF-ES(1st Fix) Final Circuit dist.   38   03APR06   20MAY06   0   36   2   -29	ELECTR	ICAL WORKS																
T293 ShiNpEidg R/F-ES(2nd Fix) Final Circuit dist.  30 22MAY06 26JUN06 0 30 2 29  STATUTORY INSPECTIONS  7455 ShiNpEidg-All FS design approved by FSD (MHJV) 0 13MAR06 0 100 0 34 45  7456 ShiNpEidg-Issue, endorse & submit FSI 314 to FSD 6 27MAR06 01APR06 0 6 34 45  SHT RC ENCLOSURE & T3 UNDERPASS  CONTRACT DEFINIED DATES & SECTIONS  ACS_LIG Access to Portion - J6 (SH-R9 Slip Rd Over KCRC) 0 10MAY06 0 0 760 0  ACS_LIG Access to Portions - L 0 28MAY06 0 0 0 24 0  SUBMITTALS & APPROVALS  EAM EOPT / MTRL. SUBMITTALS  8304 Shi-N.R9-Sub.TVS control sys 54 02JUL04A 27APR06 95 100 54 -121 212  8305 Shi-N.R9-Sub.FS AFA & Linear sys 54 05JUL04A 24FE006 99 100 5 -65 -135  8303 Shi-N.R9-Sub.CMCS & ELV sys 78 26AUG04A 06MAY06 98 100 60 -59 -196  E&M EOP. / MTRL. APPROVALS  7487 Shi-N.R9-App. Turnel Lgi sys 18 18 05AUG04A 11MAR06 80 100 18 -35 -144  7517 Shi-N.R9-App. FS AFA & Linear sys 18 18 18AUG04A 11MAR06 80 100 18 -35 -144  7517 Shi-N.R9-App. FS AFA & Linear sys 18 18 14SEP04A 11MAR06 85 100 18 -55 -130							1											
STATUTORY INSPECTIONS  7456 ShthyBildg-All FS design approved by FSD (MHJV)	7288	Shtindblidg K/F-ES(1st Fix) Final Circuit dist.	36	U3APRU6	20MAY06	U		36	2	-29								
STATUTORY INSPECTIONS  7455 ShtNpBidg-All FS design approved by FSD (MHJV)	7293	ShtNpBldg R/F-ES(2nd Fix) Final Circuit dist	30	22MAY06	26JUN06	0		30	2	-29		3					_	
FSD INSPECTIONS  7455 ShiftyBildg-All FS design approved by FSD (MHJV)	. 200								-									
FSD INSPECTIONS  7456 ShthyBildg-All FS design approved by FSD (MHJV)	STATU	TORY INSPECTIONS																
7455 ShtNpBidg-Ail FS design approved by FSD (MHJV) 0 13MAR06 0 100 0 34 -45  7456 ShtNpBidg-Issue, endorse & submit FSI 314 to FSD 6 27MAR06 01APR06 0 6 34 -45  SHT RC ENCLOSURE & T3 UNDERPASS  CONTRACT DEFINED DATES & SECTIONS  ACS_J6 Access to Portion - J6 (SH-R9 Slip Rd.Over KCRC) 0 10MAY06 0 0 760 0  ACS_L Access to Portions - L 0 28MAY06 0 0 0 24 0  SUBMITTALS & APPROVALS  E&M EOPT/ MTRL.SUBMITTALS  8304 Sht-N.R9-Sub.TVS control sys 54 02JUL04A 27APR06 95 100 54 -86 -197  8309 Sht-N.R9-Sub.MCC, power & control sys 54 02JUL04A 27APR06 95 100 55 -65 -135  8303 Sht-N.R9-Sub.FS AFA & Linear sys 54 05JUL04A 24FEB06 99 100 5 -65 -135  8303 Sht-N.R9-Sub.CMCS & ELV sys 78 26AUG04A 06MAY06 98 100 60 -59 -196  E&M EQP. / MTRL. APPROVALS  FAMF OF APPROVALS  FAMF OF APPROVALS  8404 Sht-N.R9-App. LCC, power & control sys 18 18AUG04A 11MAR06 80 100 18 -35 -144  7517 Sht-N.R9-App. LCC, power & control sys 18 18AUG04A 11MAR06 85 100 18 -65 -130																		
7456 ShtNpBidg-Issue, endorse & submit FSI 314 to FSD 6 27MAR06 01APR06 0 6 34 -45  SHT RC ENCLOSURE & T3 UNDERPASS  CONTRACT DEFINED DATES & SECTIONS  ACS_J6 Access to Portion - J6 (SH-R9 Slip Rd.Over KCRC) 0 10MAY06 0 0 0 24 0  ACS_L Access to Portions - L 0 28MAY06 0 0 0 24 0  SUBMITTALS & APPROVALS  E&M EOPT/ MTRL.SUBMITTALS  8304 Sht-N.R9-Sub.TVS control sys 54 02JUL04A 27APR06 95 100 54 86 -197  8309 Sht-N.R9-Sub.MCC, power & control sys 54 02JUL04A 27APR06 99 100 5 4-121 -212  8305 Sht-N.R9-Sub.FS AFA & Linear sys 54 05JUL04A 24FEB06 99 100 5 4-121 -212  8305 Sht-N.R9-Sub.CMCS & ELV sys 78 26AUG04A 06MAY06 98 100 60 -59 -196  E&M EOP. / MTRL. APPROVALS  7487 Sht-N.R9-App. Tunnel Lgt sys 18 05AUG04A 11MAR06 80 100 18 -56 -165  7604 Sht-N.R9-App. Tunnel Lgt sys 18 18AUG04A 11MAR06 80 100 18 -35 -144  7517 Sht-N.R9-App. ES AFA & Linear sys 18 14SEP04A 11MAR06 85 100 18 -65 -130			0	13MAR06		0	100	0	34	-45					$  \diamond  $			
SHT RC ENCLOSURE & T3 UNDERPASS  CONTRACT DEFINED DATES & SECTIONS  ACS_16 Access to Portion - J6 (SH-R9 Slip Rd.Over KCRC)												1 î						
CONTRACT DEFINED DATES & SECTIONS  ACS_J6 Access to Portion - J6 (SH-R9 Slip Rd.Over KCRC)  0 10MAY06	7456	ShtNpBldg-Issue, endorse & submit FSI 314 to FSD	6	27MAR06	01APR06	0		6	34	-45	ì					P		
CONTRACT DEFINED DATES & SECTIONS  ACS_J6 Access to Portion - J6 (SH-R9 Slip Rd.Over KCRC)  0 10MAY06  0 0 760 0  ACS_L Access to Portions - L  0 28MAY06  0 0 0 24 0  SUBMITTALS & APPROVALS  E&M EQPT / MTRL.SUBMITTALS  8304 Sht-N.R9-Sub.MCC, power & control sys  54 02JUL04A 27APR06 95 100 54 -86 -197  8305 Sht-N.R9-Sub.MCC, power & control sys  54 02JUL04A 27APR06 95 100 54 -121 -212  8305 Sht-N.R9-Sub.FS AFA & Linear sys  54 05JUL04A 24FEB06 99 100 5 -65 -135  8303 Sht-N.R9-Sub.CMCS & ELV sys  78 26AUG04A 06MAY06 98 100 60 -59 -196  E&M EQP. / MTRL. APPROVALS  7487 Sht-N.R9-App. Tunnel Lgt sys  18 05AUG04A 11MAR06 80 100 18 -56 -165  7604 Sht-N.R9-App. Tunnel Lgt sys  18 18AUG04A 11MAR06 80 100 18 -55 -130		 																
ACS_L   Access to Portion - J6 (SH-R9 Slip Rd.Over KCRC)																		
ACS_L Access to Portions - L																		
ACS_L Access to Portions - L	ACS_J6	Access to Portion - J6 (SH-R9 Slip Rd.Over KCRC)	0	10MAY06		0		0	760	0							♦	
SUBMITTALS & APPROVALS  E&M EQPT / MTRL. SUBMITTALS  8304   Sht-N.R9-Sub.TVS control sys   54   02JUL04A   27APR06   95   100   54   -86   -197    8309   Sht-N.R9-Sub.MCC, power & control sys   54   02JUL04A   27APR06   95   100   54   -121   -212    8305   Sht-N.R9-Sub.FS AFA & Linear sys   54   05JUL04A   24FEB06   99   100   5   -65   -135    8303   Sht-N.R9-Sub.CMCS & ELV sys   78   26AUG04A   06MAY06   98   100   60   -59   -196    E&M EQP. / MTRL. APPROVALS  7487   Sht-N.R9-App. Tunnel Lgt sys   18   05AUG04A   11MAR06   80   100   18   -56   -165    7604   Sht-N.R9-App. LCC, power & control sys   18   14SEP04A   11MAR06   80   100   18   -35   -144    7517   Sht-N.R9-App. FS AFA & Linear sys   18   14SEP04A   11MAR06   85   100   18   -65   -130	ACS 1	Access to Portions - I	0	28MAV06		0		0	24	0								
E&M EQPT / MTRL.SUBMITTALS  8304   Sht-N.R9-Sub.TVS control sys   54   02JUL04A   27APR06   95   100   54   -86   -197    8309   Sht-N.R9-Sub.MCC, power & control sys   54   02JUL04A   27APR06   95   100   54   -121   -212    8305   Sht-N.R9-Sub.FS AFA & Linear sys   54   05JUL04A   24FEB06   99   100   55   -65   -135    8303   Sht-N.R9-Sub.CMCS & ELV sys   78   26AUG04A   06MAY06   98   100   60   -59   -196    E&M EQP. / MTRL. APPROVALS  7487   Sht-N.R9-App. Tunnel Lgt sys   18   05AUG04A   11MAR06   80   100   18   -56   -165    7604   Sht-N.R9-App. LCC, power & control sys   18   18AUG04A   11MAR06   80   100   18   -35   -144    7517   Sht-N.R9-App. FS AFA & Linear sys   18   14SEP04A   11MAR06   85   100   18   -65   -130	AUS_L	Access to Follions - F	0	201VIA 1 UU		0		0	24	U								
E&M EQPT / MTRL.SUBMITTALS  8304 Sht-N.R9-Sub.TVS control sys	UBMI	TALS & APPROVALS												$\top$				
8304 Sht-N.R9-Sub.TVS control sys  54 02JUL04A 27APR06 95 100 54 -86 -197  8309 Sht-N.R9-Sub.MCC, power & control sys  54 02JUL04A 27APR06 95 100 54 -121 -212  8305 Sht-N.R9-Sub.FS AFA & Linear sys  54 05JUL04A 24FEB06 99 100 5 -65 -135  8303 Sht-N.R9-Sub.CMCS & ELV sys  78 26AUG04A 06MAY06 98 100 60 -59 -196  E&M EQP. / MTRL. APPROVALS  7487 Sht-N.R9-App. Tunnel Lgt sys  18 05AUG04A 11MAR06 80 100 18 -56 -165  7604 Sht-N.R9-App. LCC, power & control sys  18 18AUG04A 11MAR06 80 100 18 -35 -144  7517 Sht-N.R9-App. FS AFA & Linear sys  18 14SEP04A 11MAR06 85 100 18 -65 -130																		
8309 Sht-N.R9-Sub.MCC, power & control sys  54 02JUL04A 27APR06 95 100 54 -121 -212  8305 Sht-N.R9-Sub.FS AFA & Linear sys  54 05JUL04A 24FEB06 99 100 5 -65 -135  8303 Sht-N.R9-Sub.CMCS & ELV sys  78 26AUG04A 06MAY06 98 100 60 -59 -196  E&M EQP. / MTRL. APPROVALS  7487 Sht-N.R9-App. Tunnel Lgt sys  18 05AUG04A 11MAR06 80 100 18 -56 -165  7604 Sht-N.R9-App. LCC, power & control sys  18 18AUG04A 11MAR06 80 100 18 -35 -144  7517 Sht-N.R9-App. FS AFA & Linear sys  18 14SEP04A 11MAR06 85 100 18 -65 -130			54	02JUL04A	27APR06	95	100	54	-86	-197								
8305 Sht-N.R9-Sub.FS AFA & Linear sys  54 05JUL04A 24FEB06 99 100 5 -65 -135  8303 Sht-N.R9-Sub.CMCS & ELV sys  78 26AUG04A 06MAY06 98 100 60 -59 -196  E&M EQP. / MTRL. APPROVALS  7487 Sht-N.R9-App. Tunnel Lgt sys  18 05AUG04A 11MAR06 80 100 18 -56 -165  7604 Sht-N.R9-App. LCC, power & control sys  18 18AUG04A 11MAR06 80 100 18 -35 -144  7517 Sht-N.R9-App. FS AFA & Linear sys  18 14SEP04A 11MAR06 85 100 18 -65 -130								LĨ.										
8303 Sht-N.R9-Sub.CMCS & ELV sys 78 26AUG04A 06MAY06 98 100 60 -59 -196  E&M EQP. / MTRL. APPROVALS  7487 Sht-N.R9-App. Tunnel Lgt sys 18 05AUG04A 11MAR06 80 100 18 -56 -165  7604 Sht-N.R9-App. LCC, power & control sys 18 18AUG04A 11MAR06 80 100 18 -35 -144  7517 Sht-N.R9-App. FS AFA & Linear sys 18 14SEP04A 11MAR06 85 100 18 -65 -130	8309	Sht-N.R9-Sub.MCC, power & control sys	54	02JUL04A	27APR06	95	100	54	-121	-212		<del>'</del>						
8303 Sht-N.R9-Sub.CMCS & ELV sys 78 26AUG04A 06MAY06 98 100 60 -59 -196  E&M EQP. / MTRL. APPROVALS  7487 Sht-N.R9-App. Tunnel Lgt sys 18 05AUG04A 11MAR06 80 100 18 -56 -165  7604 Sht-N.R9-App. LCC, power & control sys 18 18AUG04A 11MAR06 80 100 18 -35 -144  7517 Sht-N.R9-App. FS AFA & Linear sys 18 14SEP04A 11MAR06 85 100 18 -65 -130	000=	OLIN DO OLI FONTA OLI		05 11 11 2 4 4	0.455505		100	-		46=								
E&M EQP. / MTRL. APPROVALS         7487 Sht-N.R9-App. Tunnel Lgt sys       18 05AUG04A 11MAR06 80 100 18 -56 -165         7604 Sht-N.R9-App. LCC, power & control sys       18 18AUG04A 11MAR06 80 100 18 -35 -144         7517 Sht-N.R9-App. FS AFA & Linear sys       18 14SEP04A 11MAR06 85 100 18 -65 -130	8305	Snt-N.R9-Sub.FS AFA & Linear sys	54	U5JUL04A	24FEB06	99	100	5	-65	-135								
E&M EQP. / MTRL. APPROVALS         7487 Sht-N.R9-App. Tunnel Lgt sys       18 05AUG04A 11MAR06 80 100 18 -56 -165         7604 Sht-N.R9-App. LCC, power & control sys       18 18AUG04A 11MAR06 80 100 18 -35 -144         7517 Sht-N.R9-App. FS AFA & Linear sys       18 14SEP04A 11MAR06 85 100 18 -65 -130	8303	Sht-N R9-Sub CMCS & FLV sys	78	26AUG04A	06MAY06	98	100	60	-59	-196				<u> </u>				
7487       Sht-N.R9-App. Tunnel Lgt sys       18       05AUG04A       11MAR06       80       100       18       -56       -165         7604       Sht-N.R9-App. LCC, power & control sys       18       18AUG04A       11MAR06       80       100       18       -35       -144         7517       Sht-N.R9-App. FS AFA & Linear sys       18       14SEP04A       11MAR06       85       100       18       -65       -130	5000		'   '	_5,10007/1	30 (100					.50								
7604 Sht-N.R9-App. LCC, power & control sys  18 18AUG04A 11MAR06 80 100 18 -35 -144  7517 Sht-N.R9-App. FS AFA & Linear sys  18 14SEP04A 11MAR06 85 100 18 -65 -130	E&M E	QP. / MTRL. APPROVALS							· '									
7604 Sht-N.R9-App. LCC, power & control sys  18 18AUG04A 11MAR06 80 100 18 -35 -144  7517 Sht-N.R9-App. FS AFA & Linear sys  18 14SEP04A 11MAR06 85 100 18 -65 -130	7487	Sht-N.R9-App. Tunnel Lgt sys	18 (	05AUG04A	11MAR06	80	100	18	-56	-165				_				
7517 Sht-N.R9-App. FS AFA & Linear sys 18 14SEP04A 11MAR06 85 100 18 -65 -130																		
	7604	Sht-N.R9-App. LCC, power & control sys	18	18AUG04A	11MAR06	80	100	18	-35	-144								
	7517	Sht N DO Ann ES AEA 9 Linear ava	10	148ED04^	11MA DOC	0.5	100	10	GE.	120								
7494 Sht-N.R9-App, CMCS & ELV sys 18 20SEP04A 11MAR06 88 100 18 -59 -136	/51/	Sill-IN.NS-APP. FO AFA & Liftear sys	18	143EPU4A	I IIVIAKUb	85	100	18	-00	-130								
						1		1	1									

Act.	Activity	Orig Early	Early	%	DWP %						JAN 28		EB !9	-	AR 30	APR 31		MAY 32		JU
ID	Description	Dur Start	Finish	Compl.	Compl.	Dur	Float	arly Finis	12  19  26	2 9	16 23	30 6 1	3 20	27 6 13	3 20 27	3 10 17	24 1	8 15	22 29	5
	Sht-N.R9-App. TVS control sys	18 12NOV04A	27APR06	70	100	54	-86	-179												
7000	Chi (4.10) / (pp. 170) dominor sys	10 1211010471	277111100	10	100	04		175												
7612	Sht-N.R9-App. MCC, power & control sys	18 12NOV04A	11MAR06	80	100	18	-121	-158					Ť	-						
	REMENT - MATERIAL												Т							
	FULL ENCLOSURE / T3 UNDERPASS												┸							
7482	Sht-N.R9-Proc & Manuf. ES Main & submain dist.	180 20MAR05A	12JUN06	40	80	90	-29	-48					+							
7495	Sht-N.R9-Proc & Manuf. CMCS & ELV sys	180 25MAR05A	10AUG06	20	70	140	-59	-78					+							
7518	Sht-N.R9-Proc & Manuf. FS AFA & Linear sys	120 25MAR05A	04JUL06	15	80	108	-65	-100						-						
7613	Sht-N.R9-Proc & Manuf. MCC, power & control sys	180 25MAR05A	30SEP06	10	70	180	-125	-144												
7506	Sht-N.R9-Proc & Manuf. TVS control sys	180 25MAY05A	02SEP06	10	70	160	-86	-105					+							
7530	Sht-N.R9-Proc & Manuf. TVF, Ductwks & Cont'l sys	180 09JUN05A	18JUL06	40	80	120	-68	-87												
7488	Sht-N.R9-Proc & Manuf. Tunnel Lgt sys	180 20JAN06A	04JUL06	0	80	90	-56	-75					+							
7605	Sht-N.R9-Proc & Manuf. LCC, power & control sys	180 20JAN06A	04JUL06	0	80	90	-35	-54												
NTERF	ACE DATES																			
SHT RC	FULL ENCLOSURE / T3 UNDERPASS																			
7477	Sht-N.R9-E&M Access to Encl from SHT(ST89/02)	0 14FEB06A		100		0		37					>		Û	7				
7478	E&M Access to cable duct & pit (SPB to SP LV/R)	0 03APR06*		0		0	45	26								$\Diamond$		Î		
7479	E&M Access to Cable Troughs from SHT(ST89/02)	0 03APR06*		0		0	15	-4					1		Û	$\Diamond$				
7480	Sht-N.R9-E&M Access to Niches from SHT(ST89/02)	0 03APR06*		0		0	33	-4					Ų.		ſ	$\Diamond$				
7503	E&M Access to South Portal LV Sw/R from SHT	0 28APR06*		0		0	27	8						>	·		$\Diamond$	Ŷ		
7532	Sht-N.R9-E&M Access to Encl. from T3(ST79/02)	0 29MAY06*		0		0	21	0					T					*	$\Diamond$	
7522	E&M Access to Cable Troughs from T3(ST79/02)	0 29MAY06*		0		0	21	0	1										Š.	
7555		0 29MAY06*		0		0	19	0	†										Ş .	
	Sht-N.R9-E&M Access to Niches from T3(ST79/02)	0 29WA106								1									Û	

Act.	Activity	Orig	Early	Early	%	DWP %	Rem	Total	Variance	DEC 27	JAN 28	FEB	MAR 30	APR	MAY 32	JUI
ID	Description	Dur	Start	Finish	Compl.	Compl.	Dur	Float	arly Finis	12 <sub> </sub> 19 <sub> </sub> 26	2 9 16 23	30 6 13	30 20 27 6 13 20 27	' 3 <sub>1</sub> 10 <sub>1</sub> 17 <sub>1</sub> 24	1 8 15 22	29 5
ONSTR	UCTION WORKS															
	ULL ENCLOSURE / T3 UNDERPASS															
KIOSKS	OLL ENGLOSORE / TO ONDER! AGO															
KIOSK 1																
	iosk S1 - Substructure	9	20FEB06	01MAR06	0	0	9	106	62							
2289 K	iosk S1 - Steelwork & glazing	12	02MAR06	15MAR06	0	0	12	106	62							
2293 W	Veighbridge S1 - Install	18	02MAR06	22MAR06	0	0	18	190	62							
2204 1/	iosk S1 - Builders' work	24	16MAR06	13APR06	0	0	24	100	62							
2291 K	losk 51 - Builders' Work	24	TOWARUS	13APR06	0	0	24	106	62							
2296 W	Veighbridge S1 - Test and commission	30	23MAR06	02MAY06	0	0	30	190	62							
2200 11	reignanage of Took and commission		201117 11 100	0211111100					02							
8531 K	iosk S1 - Elect Works	24	18APR06	17MAY06	0	0	24	130	62							
8532 K	iosk S1 - MVAC Works	12	18MAY06	01JUN06	0	0	12	130	62							
KIOSK 2	iosk S2 - Substructure	9	29MAY06	08JUN06	0		9	52	0						Г	$\overline{\Box}$
2200 K	liosk 52 - Substructure	9	29IVIA 1 00	UOJUNUO	0		9	52	U						_	-
SWITCHRO	OOMS				1	l										
SOUTH SWIT																
	th.Switchroom - Builders Work	12	20FEB06	04MAR06	0	0	12	81	62							
NORTH SWIT					_	T	1									
3730 N	lth.Switchroom - Builders Work	12	20FEB06	04MAR06	0	0	12	81	62			L				
	DI/O															
MVAC WO	R & CONTROL															
	ht-N.R9-MCC, power & control 1st fix	30	28APR06	05JUN06	0		30	29	10							$\perp$
7330 0	int-14.103-1400, power & control 13t lix	30	20AI 1100	00001100			30	23	10							
FS WORK	S			·	1	'	1	1								
FS MAJOR E	QUIPMENT															
7511 S	ht-N.R9-Wet dist. (HR/Hyd) 1st fix	36	03APR06	20MAY06	0		36	15	-4			<b>(</b>				
												\ \ \	•		_	$\perp$
7512 S	ht-N.R9-Wet dist. (HR/Hyd) 2nd fix	36	29MAY06	11JUL06	0		36	19	0							Щ
EL ECTO: C	ALL WORKS												<del>\</del>			
	CAL WORKS												l N			
	MAIN DISTRIBUTION  tht-N.R9-LV main & submain dist. 1st fix	60	08 A D D O E	23 II INIOE	0		60	27	8				<b>\</b>			
7484 5	III-IN.NO-LV IIIAIII & SUDIIIAIII UISI. ISI IIX	60	08APR06	23JUN06	0		60	27	Ö							
TUNNEL & E	XTERNAL LIGHTING			ļ	1	1	1	1								
	ht-N.R9-Tunnel Lgt sys 1st fix	60	03APR06	19JUN06	0		60	15	-4							
7490 S	- ·	1 1				1		1			1	1				_
	ht-N.R9-LCC, power & control 1st fix			11JUL06								N N				

Act. ID	Activity Description	Orig Dur	Early Start	Early Finish		DWP %					JAN 28		FEB 29	MA 30	n .	APR 31	MAY 32	JUN 3
ELV WO		Dui	Start	FILIISH	Compi.	Compi.	Dui	rioat	any rins	12  19  26	_i2	3 30 6	13 20	27 6 13	20 27	3 10 17 24	1 8 15 22	29 5 12
	Sht-N.R9-CMCS, TCS 1st fix & TCSS Enabling	60	28APR06	11JUL06	0		60	15	-4				/					
1 431	One-N. No-OWOO, 100 13t lix & 1000 Enabling		20AI 1100	1130200			00	13					ш					
UNNE	L VENTILATION SYSTEM				,	•							П					
TUNNEL	VENTILATION & SMOKE EXTRACTION												ш					
7500	Sht-N.R9-TVS Tunnel vent. & SE 1st fix	60	20FEB06A	19JUN06	1		60	15	-4				\ <b>†</b>					
100 00	MATERIA CONTROL												₩					
	WER & CONTROL  Sht-N.R9-TVS Control & Power 1st fix	30	29MAY06	04JUL06	0		30	19	0				Y					
7 300	One-N.No-1 vo Control & Lower 13t lix	30	23111/11/100	0430200			30	13	O									
&C ar	nd Inspections																	
	Full Enclosure / T3 Underpass												/					
	TORY INSPECTIONS												/					
	PECTION												H					
7521	Sht-N.R9-All FS design approved by FSD (MHJV)	0	13MAR06		0	0	0	15	-4									
													Ш	ft.		L		
7522	7Sht-N.R9-Issue, endorse & submit FSI 314 to FSD	6	27MAR06	01APR06	0		6	15	-4				'		Щ			

## APPENDIX M COMPLAINT LOG

Appendix M - Complaint Log

Log Ref.	Location of Concern	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
40426	Butterfly Valley	26 April 2004	A public noise complaint was recently received by EPD. The complaint was related to the noise generated from the Route 8 – ENT site near Butterfly Valley at the night time on 21 April 2004. EPD subsequently referred the complaint to the Environmental Team (ET) Leader of the Project on 23 April 2004.	Noise at night time The information provided by the RSS indicated that no works were undertaken by the Contractor during the concerned period. The concerned noise might probably be due to a burglary case occurred at same night.  Noise during day-time  It is believed that the day-time noise complaint was due to the site formation works of the Project. Considering the powered mechanical equipment used at the Butterfly Valley and the echo effect of the valley, ET believe that the day-time construction noise from the site at Butterfly Valley might cause nuisance to the nearby resident to some extent, though there was no noise level exceedance at the Government Quarters during our routine monitoring in last three months.  The Contractor agreed to implement mitigation measures, including good site practices, selecting quieter plant and working methods and reduction in numbers of noisy plant operating currently, in order to mitigate noise impacts at the NSRs.	Closed
40914	Garden Villa	13-Sep-04 (by EPD) 14-Sep-04 (by ET Leader)	Environmental Protection Department (EPD) received a public noise complaint on 13 September 2004 about construction noise generated from the Route 8 – Eagle's Nest Tunnel and Associated Works (R8-ENT) Project, nearby by Garden Villa at Tai Po Road, Sha Tin. EPD subsequently referred the complaint to the Environmental Team (ET) Leader of the Project on 14 September 2004.  The complaint was about general construction noise generated from a construction site nearby Garden Villa at Tai Po Road, Sha Tin. As informed by EPD,	Environmental Permits A Construction Noise Permit (No. GW-RN0405-04) was obtained by the Contractor for the use of powered mechanical equipment (PME) in the concerned works area and use of TAR no.1 during restricted hours.  Blasting Works According to the information provided by the Resident Site Staff (RSS), for carrying out blasting works, a blasting permit should be issued by the Mines Division of Civil Engineering and Development Department (CEDD), but not under the jurisdiction of EPD. The CNP issued by EPD only specified the use of PME but not the blasting works during restricted hours.	Closed

Log Ref.	Location of Concern	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
			the complainant was informed by the Contractor (Leighton – Kumagai Joint Venture) that blasting works would be conducted during restricted hours. He worried about the noise nuisance would be induced by the blasting works.  2. Noise nuisance from some site vehicles traveling on the Temporary Access Road (TAR no.1) near Garden Villa was noted by the complainant during restricted hours.	As advised by the RSS, the Contractor did intend to apply for a permit to the Mines Division of CEDD for blasting works during restricted hours. However, up to the time of preparation of this report, the Contractor still had not obtained the approval from the Mines Division and therefore, no blasting works were performed by the Contractor during restricted hours.  Use of TAR no.l According to Condition 3d of the above-mentioned CNP, there was restriction on the use of site vehicles traveling on TAR no.1.  The usage of site vehicles on TAR no.1 in a 2-week period before the date of complaint, i.e. 30 <sup>th</sup> August to 12 <sup>th</sup> September 2004 showed that the only vehicle type using TAR no.1 for the concerned period was concrete truck and the number of vehicle pass was limited to 4 times per hour, which was in compliance with the above CNP's conditions.  Regular noise monitoring was undertaken by ET at Garden Villa on 30 <sup>th</sup> August and 6 <sup>th</sup> September 2004 during restricted hours (1900 – 2300 hours). The monitoring results were 58.7 dB(A) and 58.6 dB(A), respectively, which were below the noise limit level of 60 dB(A). However, it should be noted that site vehicles were not used by the Contractor on TAR no.1 during restricted hours on these two monitoring day.  Based on the information obtained, the validity for the noise complaint in associated with night-time blasting works could not be concluded under ET's investigation, since no blasting works had been performed by the Contractor during restricted hours at the time of the report preparation. Also, it should be highlighted that for carrying out blasting works, permission should be obtained by Mines Division of CEDD, but not under the control of EPD.  For the use of TAR no.1, the RSS's records showed that the number of vehicle pass in the period between 30 <sup>th</sup> August and 12 <sup>th</sup> September 2004 was complied with the CNP's conditions. It should be noted that only a maximum of 3 concrete trucks	

Log Ref.	Location of Concern	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
				passing the site entrance was recorded. Therefore, it was considered that the nuisance noted by the complainant was not due to the site vehicles adopted by the Contractor (LKJV).  Nevertheless, the Contractor was reminded to ensure the compliance of the CNP conditions and adopt good site practice to minimize the construction noise.	
41021	Garden Villa	09-Oct-04 (by EPD) 21-Oct-04 (by ET Leader)	<ul> <li>Environmental Protection Department (EPD) received a public noise complaint on 9 October 2004 about construction noise generated from the Route 8 – Eagle's Nest Tunnel and Associated Works (R8-ENT) Project, nearby by Garden Villa at Tai Po Road, Sha Tin. EPD subsequently referred the complaint to the Environmental Team (ET) Leader of the Project on 21 October 2004.</li> <li>The complaint was about nighttime construction noise generated from a construction site nearby Garden Villa at Tai Po Road, Sha Tin. As informed by EPD, the complainant was particularly concerned of two issues:</li> <li>Construction works undertaken by the Contractor (Leighton–Kumagai Joint Venture) were noted after 2300 hour.</li> <li>Some workers were noted leaving the site through Temporary Access Road (TAR) no.1 at around 2 am, causing nuisance to the residents in Garden Villa.</li> </ul>	According to the information provided by the RSS, no construction activity was undertaken in the nighttime period (2300 – 0700 hours) at the concerned site area.  LKJV did admit that some vehicles had been operating at midnight for transporting LKJV's survey workers from the site. Inconsiderate behaviors were noted causing nuisance to Garden Villa residents:  1. Driving the vehicles too fast, which generated excessive engine noise;  2. Noise inside the vehicles (such as staff talking or radios) escaping through the open vehicle windows; and  3. Vehicle beeping horn to request the guards to open the gate.  In order to rectify the situation, LKJV had notified the relevant staff with the receipt of the complaint and urged them to take appropriate measures when using TAR1 at night:  1. to drive slowly in order to reduce the engine noise, especially when approaching Garden Villa;  2. to roll up the vehicle windows to contain any noise from talking or radios; and  3. to prohibit beeping the vehicle horn for gate opening; instead, to park the car and approach the guard on foot.	Closed

Log Ref.	Location of Concern	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
41023	Government Quarters (Butterfly Valley)	20-Oct-04 (by MHJV) 23-Oct-04 (by ET Leader)	A public complaint was received by the Engineer's Representative (ER) of Route 8 – Eagle's Nest Tunnel and Associated Works (R8-ENT) Project on 20 <sup>th</sup> October 2004. The complaint was raised by a resident of the Government Quarters at Caldecott Road, concerning dust generation as a result of the construction activities at Butterfly Valley. The ER subsequently referred the complaint to the Environmental Team (ET) Leader of the Project on 23 <sup>rd</sup> October 2004.	The complaint was considered valid based on:  1. ER's site observations;  2. ET's weekly site audit; and  3. 1-hr TSP exceedance record.  Also, the sources of dust generation were identified as  1. 2 portions of the haul roads, one at Slope BV-S2 and one linking between South Portal Tunnel to Mui Kong Tsuen, were found to be dry.  2. Dust impact due to the haulage of excavated materials at the South Portal.  Enhanced dust suppression measures had been implemented by the Contractor:  • added rockfill to the haul road between South Portal Tunnel and the Gully fill area;  • maintained watering to haul road at Slope BV-S2;  • requested the fill material supplier to ensure the material was in a damp condition before leaving quarry;  • provided for material not dampened at the Quarry to be directed to the wheel wash for water spray before entering the site;  • when cleaning drill holes along slope BV-S4 to ensure adequate water was available for flushing to suppress dust emission; AND  • provided damper stockpiles of cleared material at BV-S2 before loading.  Based on ER's site observations, most of the above mitigation measures have been implementing by the Contractor. Also, an additional water browser was delivered to site on 29 <sup>th</sup> Oct 04. No significant fugitive dust emission has been found.  During ET's site inspections on 27 <sup>th</sup> Oct and 3 <sup>rd</sup> Nov 2004, the situation was found improved. No deficiency relating to air quality impact was noted by ET during the two audit sessions.  The results of air quality monitoring (1-hr and 24-hr TSP) in the period between 21 <sup>st</sup> Oct and 2 <sup>nd</sup> Nov 2004 were all found to be complied with the Action / Limit Levels.	Closed

Log Ref.	Location of Concern	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
41124	Government Quarters (Butterfly Valley)	21-Nov-04 (by LKJV) 24-Nov-04 (by ET Leader)	A public complaint was received by the Contractor of Route 8 – Eagle's Nest Tunnel and Associated Works (R8-ENT) Project on 21 <sup>st</sup> November 2004 (Sunday). The complaint was concerned about excessive noise generation from construction machinery at Butterfly Valley on the same day. The Engineer's Representative (ER) subsequently referred the complaint to the Environmental Team (ET) Leader of the Project on 24 <sup>th</sup> November 2004.	According to the ER, the only construction activity at Butterfly Valley undertaken on 21st Nov 04 was formation of access road near Slope BV-S2. The activity only involved operations of 1 no. of excavator and 1 no. of dump truck with grab, which complied with the condition stipulated in a valid CNP GW-RW0484-04, which was hold by the Contractor.  Routine noise monitoring was conducted on 21st and 28th Nov 2004 at NM6. All the measured noise levels (48.5 to 56.4 dB(A)) were well below the noise limit level. In addition, the measurement results were within the baseline noise level.  Therefore, the complaint was considered to be invalid. Nevertheless, the Contractor was reminded to ensure the compliance of the conditions stipulated in CNP. The Contractor was also recommended to adopt good site practice in order to minimize the construction noise.	Closed
41201	Government Quarters (Butterfly Valley)	01-Dec-04 (by MHJV & ET Leader)	A public complaint was received by the Engineer's Representative (ER) of Route 8 – Eagle's Nest Tunnel and Associated Works (R8-ENT) Project on 1st December 2004. The complaint was raised by a resident of the Government Quarters at Caldecott Road, concerning dust generation at Butterfly Valley. The Environmental Team (ET) of the Project was informed with the complaint on the same day.  The resident complained that a large portion of the excavated slopes was not properly covered, which caused dust nuisance to her.	The complaint was considered valid based on:  1. ER's site observations;  2. ET's weekly site audit  Upon receipt of the complaint, a series dust control measures had been implemented by the Contractor, such as covering of the exposed slopes with appropriate sheeting, regular watering to the haul roads and excavated slope faces, etc.  During the ET's weekly site audit on 08-Dec-04 together with the representative of HyD, IEC, ER and the Contractor, the above mitigation measures were observed. The idle slopes at BVS2 had been covered by tarpaulin sheeting and erosion mat. The left exposed slope surfaces at BVS2 were under excavation, thus being unable to be covered.  According to the ER, the complainant has expressed his satisfaction to the site condition on 07-Dec-04, after the implementation of dust mitigation measures by the	Closed

Log Ref.	Location of Concern	Received Date	<b>Details of Complaint</b>	Investigation/Mitigation Action	Status
				Contractor.  However, owing to the prevailing of the dry season, the Contractor was reminded to ensure the dust control measures are effectively implemented.  Noise from blasting For carrying out the blasting, the Contractor had obtained the	
50125	Garden Villa (North Portal)	21-Jan-05 (by EPD) 25-Jan-05 (by ET Leader)	Environmental Protection Department (EPD) received a public noise complaint on 21 January 2005 about construction noise and dust generated from the Route 8 – Eagle's Nest Tunnel and Associated Works (R8-ENT) Project, nearby by Garden Villa at Tai Po Road, Sha Tin. EPD subsequently referred the complaint to the Environmental Team (ET) Leader of the Project on 25 January 2005.  The complaint was about construction noise and dust generated from a construction site nearby Garden Villa at Tai Po Road, Sha Tin. The complainant was particularly concerned of two issues:  1. Noise from tunnel blasting work carrying out at around 7:30am and 10:00pm; and 2. Dump trucks without covering of canvas when leaving the construction site.	permit from relevant authority. The ET's noise monitoring results did not show any exceedance for the measurement taken when blasting was in place. It should be highlighted that for carrying out blasting works, permission should be obtained by Mines Division of CEDD, but not under the control of EPD. In order to minimize the nuisance from the works, the Contractor was recommended:  • To inform the residents around the area about the time of blasting in advance; and • To re-schedule the blasting time table, if possible, in order to avoid nuisance.  Uncovered dump trucks  In order to evaluate the situation, two inspections were carried out by the ET at Garden Villa on 27-Jan and 28-Jan-05 to identify the dump trucks leaving the site with uncovered load. On 27-Jan-05, 3 nos. of trucks, which were working for ENT Project, was noted by-passing Garden Villa without proper cover.  Enhanced control (penalty system) was implemented by the Contractor after the inspection on 27-Jan. During the inspection on 28-Jan-05, 24 nos. of dump trucks for ENT Project were found leaving the site. No non-compliance was noted for the trucks working for ENT Project.  LKJV was reminded to keep closely monitoring on the condition and the effectiveness of the proposed control measures.	Closed

Log Ref.	Location of Concern	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
50308	Garden Villa (North Portal)	05-Mar-05 (by EPD) 08-Mar-05 (by ET Leader)	EPD received a public complaint on 5 March 2005 about construction noise and dust generated from the construction sites of Route 8 – Eagle's Nest Tunnel and Associated Works (R8-ENT) and Route 8 - Sha Tin Heights Tunnel and Approaches (R8-SHT), nearby by Garden Villa at Tai Po Road, Sha Tin. EPD subsequently referred the complaint to the Environmental Team (ET) Leader of the Project on 8 March 2005.  The complaint was about construction noise and dust generated from the construction sites nearby Garden Villa at Tai Po Road, Sha Tin. The complainant was particularly concerned of the following issues:  1. Nighttime & Sunday construction noise 2. Noise from tunnel blasting at early morning and nighttime 3. Dust from construction activities	<ul> <li>Nighttime &amp; Sunday construction noise</li> <li>no exceedance for noise monitoring</li> <li>restricted hour works were found complied with the CNPs</li> <li>records of vehicular trips on TAR1 did not show noncompliance of CNP conditions</li> <li>Noise from tunnel blasting at early morning and nighttime</li> <li>no exceedance for noise monitoring</li> <li>valid blasting permit had been obtained from CEDD</li> <li>blasting work is not under the jurisdiction of EPD</li> <li>Dust from construction activities</li> <li>dump trucks with uncovered / inadequately covered materials were observed leaving site</li> <li>no exceedance for TSP monitoring</li> <li>enhanced dust suppression measures had been implemented by the Contractor</li> <li>Conclusions</li> <li>The complaint against the dust issue (uncovered / inadequately covered dump trucks) was considered justifiable The Contractor was reminded to review the current checking system. Continuous spot checks would be performed by ET and RSS.</li> </ul>	Closed
50330	Garden Villa (TAR1)	30-Mar-05 (by EPD & ET Leader)	Environmental Protection Department (EPD) received a public complaint on 30 <sup>th</sup> March 2005 about construction noise from the sites of Route 8 – Eagle's Nest Tunnel and Associated Works (R8-ENT) near Garden Villa at Tai Po Road, Sha Tin.  The complaint, which was lodged by a resident of Garden Villa on 29 <sup>th</sup> March 2005, was about the noise generated by heavy vehicles traveling in and out of the construction site near Garden Villa. According to the complaint, the noise was made from 7am onwards.	The site of concern was likely to be the Temporary Access Road no.1 (TAR1) connecting Tai Po Road and the construction sites of R8-ENT and Route 8 - Sha Tin Heights Tunnel and Approaches (R8-SHT).  The time period of concern was within normal working hours (7am to 7pm) on a weekday not being holidays. According to the EM&A Manual, the criterion of construction noise in term of $L_{eq}$ -30min within this period is 75 dB(A) for domestic premises.  Since the commencement of the Project, no exceedance of daytime noise criterion of 75 dB(A) was recorded at Station AM3 (Garden Villa). During the 2-hour measurement period of the ad-hoc monitoring (0700-0900 hrs), all the measured noise levels ( $L_{eq}$ -30min) were below the daytime noise	Closed

Log Ref.	Location of Concern	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
				criterion of 75 dB(A).  Based on the results of routine noise monitoring and the adhoc measurement on 1 <sup>st</sup> April 2005 at Garden Villa, no exceedance of daytime noise criterion of 75 dB(A) was recorded. The complaint lodged is therefore considered not justifiable.  In order to minimize the nuisance generated by the vehicle use at Garden Villa, the Contractor has proposed to limit the frequency of trucks existing from TAR1 at a rate of one truck per minute during the time period of concern (7am to 8:30am).	
50415	Government Quarters	09-Apr-05 (by EPD) 15-Apr-05 (by ET Leader)	The complaint, which was lodged by a resident of 7/F, 38B, 8-10 Caldecott Road (Governmental Quarters) on 9 <sup>th</sup> April 2005, was about the noise generated by the construction works at the Butterfly Valley during daytime. The complainant mentioned that the instant noise level taken by himself was 78 to 82 dB(A).  EPD subsequently referred the complaint to the Environmental Team (ET) Leader of the Project on 15 <sup>th</sup> April 2005.  The time period of concern was within normal working hours (7am to 7pm) on a weekday not being public holidays. According to the EM&A Manual, the criterion of construction noise in term of L <sub>eq</sub> -30min within this period is 75 dB(A) for domestic premises.	Governmental Quarters (Station NM6) is one of the designated noise monitoring stations in the EM&A programme. Routine monitoring is undertaken on a weekly basis in accordance with the EM&A Manual.  Since the commencement of the Project, no exceedance of daytime noise criterion of 75 dB(A) was recorded at this station.  Ad-hoc measurement was conducted at the complainant's premises on 22 Apr 05. The measured noise level was 69.0 dB(A), which was well below the daytime noise criterion of 75 dB(A).  Based on the results of routine noise monitoring and the adhoc measurements conducted in the complainant premises, no exceedance of daytime noise criterion of 75 dB(A) was recorded. The complaint lodged is therefore considered not justifiable.	Closed

Log Ref.	Location of Concern	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
50419	Government Quarters	15-Apr-05 (by EPD) 19-Apr-05 (by ET Leader)	The complaint was lodged by a resident of 8-10 Caldecott Road (Government Quarters) on 15 <sup>th</sup> April 2005 to EPD as well as the Chief Resident Engineer of the Project.  EPD subsequently referred the complaint to the Environmental Team (ET) Leader of the Project on 19 <sup>th</sup> April 2005.  The complainant mentioned that they had experienced quite a lot of noise emanating from the tunnel drilling area after 11pm over several nights and most particularly at the night of 14 <sup>th</sup> April 2005 and at 4am on 15 <sup>th</sup> April 2005.	The site of concern was likely to be the South Portal. For carrying out construction works at this area during restricted hours, two Construction Noise Permits (CNPs no. GW-RW0085-05 and GW-RW0086-06) were obtained by the Contractor in accordance with the requirements stipulated in Noise Control Ordinance.  According to the information provided by the Resident Site Staff and the Contractor, the construction activities undertaken in the period between 11 <sup>th</sup> and 15 <sup>th</sup> April 2005 from 1900 to 0700 hours included drilling, breaking, trimming, set up of rock drill, installation of arch-rib and grouting.  The powered mechanical equipment (PME) involved in the above works included backhoe, rock drill, loader, dumper, shot-crete machine, group pump, mobile platform and grout machine, which were covered by the CNPs.  According to the routine monitoring results, for the time period between 2300-0700 hours, the measured noise levels exceeded the corresponding noise Limit Level of 50dB(A). However, the measured levels were found within the range of baseline level and below the average baseline level.  Based on the routine noise monitoring results at Station NM6, the measured noise levels for the period between 2300-0700 hours were below the baseline noise level, which was comparable to the ambient level. According to the RSS's record, the PME items operated during the concerned period were found covered by the 2 CNPs hold by the Contractor.  Based on the available information, there is not enough evidence to prove whether the complaint against nighttime construction noise generated in the concerned period (11 <sup>th</sup> to 15 <sup>th</sup> April 2005) is justifiable or not.	Closed

Log Ref.	Location of Concern	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
50512	Yew Chung International School	12-May-05	On 11 May 05, a notice was sent to Yew Chung International School (YCIS) by the Contractor, providing their tentative blasting schedule on 12 May 05. It was shown that one of the blasting operations was scheduled at 09:30am, at when an examination was being held in YCIS.  Upon receipt of the notice, a representative of YCIS lodged a complaint to the Contractor via the Project's hotline at 07:40 on 12 May 2005. The complainant expressed her objection to the blasting operation taken at 09:30am when the examination was taken place.  The Contractor then agreed on one occasion only to delay the tunnel blast planned for 9:30am until 9:50am (i.e. 5 min after the examination). The complainant satisfied but did expect no future blasting during the examination period. According to the Engineer's Representative, the Contractor did not wish to make any commitment to ensure no blasting would be taken within the examination period.	A 1-day continuous noise measurement was conducted by the Environmental Team at Station NM1 on 26 May 05. According to the ER's record, two blasting operations were taken in the vicinity of YCIS on 26 May 05. One surface blast was taken at Butterfly Valley at 15:42 and one tunnel blasting was taken at South Portal at 16:56.  The measurement results showed that the noise impact in term of Leq-5min and Leq-30min arising from the blasting operations was insignificant. No exceedance of construction noise criterion for examination period was recorded (Leq-30min < 65dB(A)).  The complaint lodged was therefore considered not justifiable.  However, in order to minimize the potential nuisance arising from the blasting noise and the siren sounds prior to blasting, the Contractor was recommended to consider scheduling the blasting operations beyond the examination periods.	Closed

Log Ref.	Location of Concern	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
50610	Government Quarters	10-Jun-05	On 10 June 2005, the Resident Site Staff (Maunsell-Hyder Joint Venture) received a complaint from a resident of the Government Quarters at Caldecott Road. The complaint was concerned about the construction dust generation as a result of the construction activities of the Project at Butterfly Valley.  The complainant had not specified which construction activities had contributed to the dust generation.	Site Observations  According to the RSS's preliminary investigation, it was considered that soil nailing at Slope BV-S2 was the dominant dust source and was likely to be the activity of concern. The dust suppression measures taken were found inadequate to control the dust dispersion from the works. Noticeable dust dispersion from the soil nailing work could be observed.  Corrective Actions  After the Contractor was notified by the RSS of the complaint, immediate action was taken by the Contractor on the same day (10 June 2005).  The dust mitigation measures for the soil nailing were enhanced. An additional thicker cover was used. Also, continuous water spray was applied to suppress the dust emission.  Environmental Outcome  The RSS made a response to the complainant on 10 June 2005. The complainant was informed of the rectification actions taken by the Contractor. No further adverse comment was received from the complainant.  Conclusions  Based on the RSS's information, this complaint is considered to be valid and related to the construction activities of the Project. However, corrective action had been taken by the Contractor immediately and the situation was found improved.	Closed

Log Ref.	Location of Concern	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
50712	A scattered house near South Portal and Tai Po Road Water Treatment Works Staff Quarters	12-Jul-05	On 12 July 2005, a resident, whose house is located near South Portal and Tai Po Road Water Treatment Works Staff Quarters, lodged a complaint to the Contractor via the Project's hotline at 11:40am. The complainant expressed his concern on the nuisance caused by the blasting works at early morning (before 07:00 hours) and late night (after 23:00 hours).	According to the information provided by the RSS, tunnel blasting works have been taken place in the concerned period in north bound tunnel from the Ventilation Adit towards the direction of the South Portal.  Environmental Requirements  In the EP, the EM&A Manual of the Project and the NCO, no requirement is specified for the control of blasting operation and the associated environmental impact, such as blasting noise.  It should be highlighted that for carrying out blasting works, permission should be obtained by Mines Division of CEDD, but not under the jurisdiction of EPD.  For carrying out the above-mentioned blasting operations, the Contractor has obtained a valid blasting permit from CEDD under the Dangerous Goods Ordinance (Cap. 295). Under this permit, the Contractor is allowed to carry out 24-hour blasting works within the designated area.  Contractor's Actions  Though the blasting noise is not under the control of any environmental related regulation and the Contractor is allowed to carry out 24-hour blasting, the Contractor would try to keep the blasts of concern undertaken between 07:00 to 23:00 hours. This arrangement could effectively reduce the potential nuisance to the residents within the more sensitive time period (23:00 to 07:00 on next day).  Conclusions  The subjected blasting operations were carried out by the Contractor under a valid blasting permit. The complaint lodged is therefore considered not justifiable.	Closed

Log Ref.	Location of Concern	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
50809	Government Quarters (8-10 Caldecott Road)	09-Aug-05	On 9 August 2005, a resident of 8-10 Caldecott Road (Government Quarters) lodged a complaint to the Contractor via the Project's hotline at 14:30. The complainant expressed her concern on the nuisance caused by the blasting works undertaken at Butterfly Valley.  Noise impact arising from the blasting works was one of the issues raised by the complainant.	Ad-hoc Noise Measurement  An ad-hoc noise measurement was carried out on the roof of Government Quarters during a surface blast on 16 August 2005. According to the record of the RSS and the site observation, a surface blasting was undertaken at Butterfly Valley at around 15:38 on the monitoring day.  The results show that the measured noise level in term of Leq-30min, i.e. 69.1 dB(A) during the surface blasting was well below the daytime construction noise criterion of 75 dB(A).  Conclusion and Recommendation  According to the results of ad-hoc noise measurement taken at Government Quarters on 16 August 2005, the measured noise levels (Leq-30min) did not exceed the noise criterion of 75 dB(A). In addition, the subjected blasting operations were carried out by the Contractor under a valid blasting permit. For the concern of noise impact, the complaint was considered not justifiable.	Closed
50830	Government Quarters (8-10 Caldecott Road)	30-Aug-05	The RSS received a public complaint from a resident of Government Quarters addressing two noise issues:  1. Noise nuisance caused by drilling works at Butterfly Valley; 2. Noise nuisance due to blasting 0045 hrs of 28 August 2005.	Noise Measurement  No exceedance was recorded for the routine noise monitoring at NM6 (Government Quarters). Ad-hoc noise measurement was conducted on 1 and 2 Sept 05. All measured noise levels complied with the noise criteria.  Conclusion  The complaint was considered not justifiable. However, the Contractor had taken proactive actions in order to minimize the nuisance of the residents, (1) to stop the rock breaking works at BVS2 and (2) to install temporary noise barriers for drilling works.	Closed

Log Ref.	Location of Concern	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
50928	Government Quarters (8-10 Caldecott Road)	28-Sept-05	A resident of Government Quarters complaint about a blast undertaken at 0215hr on 28 Sept 05.	After receiving the complaint, the ET carried out a continuous noise measurement at Station NM6 (Government Quarters) from 29 to 30 September 2005. All the measured noise levels in term of Leq-5min are close to the baseline noise level. The noise levels after correction of baseline levels were all below the noise criterion of 50 dB(A).  Conclusion  The subjected blasting operations were carried out by the Contractor under a valid blasting permit. In addition, no noise exceedance was recorded for the ad-hoc noise monitoring. The complaint lodged is therefore considered not justifiable.	Closed
51025	Caldecott Hill (2 Caldecott Road)	25-Oct-05	A public complaint was received by the MWPMO of Highways Department on 25 October 2005. The complaint was subsequently refereed to the RSS and Environmental Team of Route 8 – Eagle's Nest Tunnel and Associated Works (R8-ENT) Project.  The complaint was lodged by the management company of Caldecott Hill (No.2 Caldecott Road). It was about dust generation when construction vehicles, particularly dump trucks and concrete trucks, traveling along the Water Treatment Works (WTW) access road and its junction with Caldecott Road.  According to the photos provided by the complainant, noticeable dust generation was observed during construction vehicles movement on the roads of concern.	Site Observations  Ad-hoc site inspections were carried out on 25 and 26 Oct 05. On 26 Oct 05, the WTW access road was observed dry. Deposition of dusty materials was noted. Significant dust generation was identified during vehicle movement.  Contractor's Actions  Mitigation actions were taken by the Contractor:  1. One labour was appointed to water spray the concerned road junction and clear up of dusty materials deposited on the WTW access road.  2. Regular watering on access road by hose pipe was performed to keep the road wet.  3. All vehicles would be wheel-washed and loads of dusty materials would be covered before leaving the site.  Conclusions  Based on the site observations, this complaint was considered to be valid and related to the Project works. However, enhanced dust mitigation measures were taken by the Contractor and the situation was found improved.	Closed

Log Ref.	Location of Concern	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
51031	Po Leung Kuk Choi Kai Yau School	31-Oct-05	The resident site staff (MHJV) of R8-ENT received a complaint from the Principal of PLKCKY School. She commented that the blasting noise (nighttime and daytime) at Butterfly Valley became louder than before.	An ad-hoc noise measurement was taken by ET on 5 Nov 05 to evaluate the noise impact due to daytime surface blasting at the BV. The measurement results revealed that there has been no exceedance of noise level criteria.  The complaint was therefore considered not justifiable.	Closed
51101	Butterfly Valley (Government Quarters)	1-Nov-05	On 1 Nov 05, the Resident Site Staff received a complaint from a resident of the Government Quarters. On 2 Nov 05, a complaint of similar natures and same location was received by the Environmental Protection Department.  The complainant was concerned about the following environmental issues:  1. Noise nuisance due to tunnel blasting works undertaken at midnights and in early mornings (3am to 5am);  2. Noise nuisance due to operation of a generator after 11pm;  3. Construction dust and daytime noise due to processing and stockpiling of crushed rocks at Butterfly Valley;  4. Noise nuisance due to works outside tunnel in the early morning of 2 Nov 05.	Item 1: Noise nuisance due to tunnel blasting For carrying out the above-mentioned blasting operations, the Contractor has obtained a valid blasting permit from CEDD. Under this permit, the Contractor is allowed to carry out 24-hour blasting works. As advised by the Contractor, all the blasting operations had been completed by 12 Nov 05.  Item 2: Noise due to operation of a generator after 11pm According to the Construction Noise Permit issued by EPD, one generator was allowed to be operated after 11pm at South Portal area outside the tunnel. In view of the provision of acoustic enclosure and the separation distance from the generator to Government Quarters (around 300m), the noise impact arising from this generator onto the residents of the Quarters was believed to be insignificant. During the ET's investigation on 11 Nov 05, no engine-like noise generated from the construction site could be identified.  Item 3: Dust and noise due to handling of crushed rocks No noise exceedance was recorded. During the weekly site inspections, deficiencies regarding inadequate dust mitigation measures for the crushed rock processing and stockpiling were occasionally observed. Dry / uncovered stockpiles and dust emissions from crushed rocks handling were sometimes noted.  Item 4: Noise from works out of tunnel in morning of 2 Nov 05 According to the RSS's site records, there has been no activity outside the tunnel in the early morning of 2 November 2005.  Work was undertaken deep inside the tunnel during the concerned period. The mentioned noise nuisance might not be related to R8-ENT Project. An ad-hoc noise measurement was carried out by ET from 8 to 10 November 2005 in order to evaluate the noise at Quarter's residents and no exceedance was recorded.	Closed

Log Ref.	Location of Concern	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
				Conclusion  Based on the information obtained, environmental monitoring results and site observations, this complaint was considered not justifiable, except for the concern of dust nuisance due to crushed rock processing.	
51205	Caldecott Road junction	5-Dec-05	The complaint was lodged by the management company of Villa Carlton. The complainant mentioned that several complaints from the occupants of Villa Carlton were received, against the dust emission when they drove to Kowloon via the Caldecott Road Junction. She also considered that the amount of water spraying by the Contractor was insufficient to suppress dust emission at Caldecott Road Junction.	A similar complaint (Log no. 51025) was received on 25 Oct 05 from Caldecott Hill. Significant dust emission was noted when construction vehicles traveling along the WTW access road and its junction with Caldecott Road.  With implementation of enhanced dust mitigation measures, the situation was found improved and satisfactory.  Site Observations  Since Nov 05, in order to observe the Contractor's actions taken for the above-mentioned complaint, the area of interest was included during the weekly environmental audit. No deficiency had been noted at this area during the audit.  After receiving this new complaint (Log no.51205), several ad-hoc site inspections were carried out on 6, 8 and 14 Dec 05. In addition, the RSS of the Project had carried out daily checking of the condition of the Caldecott Road Junction.  Sufficient dust mitigation measures had been implemented by the Contractor. The condition was found satisfactory. Therefore, this complaint was considered not justifiable.  However, it is noted that the Contractor had stepped up dust mitigation measures to further improve the condition at Caldecott Road junction.	Closed

Log Ref.	Location of Concern	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
60204	Garden Villa	4-Jan-06 (by ETL)	A public complaint was received by the Environmental Protection Department on 3 January 2006. The complaint was subsequently referred to the Environmental Team of Route 8 – Eagle's Nest Tunnel and Associated Works (R8-ENT) Project on 4 January 2006.  According to EPD's information, the complaint was lodged by a complainant, who walked along Tai Po Road on 1-2 January 2006. The following information was given by EPD for our investigation:  • Time of concern: 1-2 January 2006 (Daytime)  • Suspected site area of concern: ENT's Toll Plaza and Administration Building.  • Dust and noise nuisance was noted by the complainant when he passed Garden Villa.  • Noise from wood saw and crane or alike was noted.	According to the Contractor's information, construction activities were carried out on 1 and 2 Jan 06, including:  • Erection and dismantling of formwork  • Fixing water pipe  All the equipment operated by the Contractor on 1-2 Jan 06 complied with the permissible equipment stated in the CNP.  On 1 Jan 06, noise monitoring was carried out. All the results complied with the noise criterion.  B. Construction Dust Impact  Erection and dismantling of formwork and fixing water pipe were considered not dust emissive in nature.  For stockpiles of materials in Toll Plaza area, dust mitigation measures had been implementing by the Contractor. The condition in term of dust control was found satisfactory during the audit sessions on 4 and 11 Jan 06.  Since December 2005, all TSP monitoring results complied with the Action / Limit Level.  Conclusion  Based on the information given, site observations and environmental monitoring results, this complaint was considered not justifiable.  Nevertheless, the Contractor was reminded to adopt good site practice to minimize the environmental impacts at the nearby sensitive receivers	Closed