# **Highways Department**

# Route 8 (previously known as Route 9) between Cheung Sha Wan & Sha Tin

# Contract No. HY/2003/10 - Environmental Team for Lai Chi Kok Viaduct and Eagle's Nest Tunnel

Quarterly EM&A Report
Part II – Eagle's Nest Tunnel and Associated Works
(Version 1.0)

September to November 2007

Approved By

(Environmental Team Leader)

REMARKS:

The information supplied and contained within this report is, to the best of our knowledge, correct at the time of printing.

CINOTECH accepts no responsibility for changes made to this report by third parties.

#### CINOTECH CONSULTANTS LTD

Room 1710, Technology Park
18 On Lai Street,
Shatin, NT, Hong Kong
Tel: (852) 2151 2083 Fax: (852) 3107 1388
Email: info@cinotech.com.hk

# **TABLE OF CONTENTS**

|    |  | Page |
|----|--|------|
| E  | XECUTIVE SUMMARY   | 1    |
|    | Environmental Monitoring Works                                     | 1    |
|    | ENVIRONMENTAL LICENSING AND PERMITTING                             |      |
|    | KEY INFORMATION IN THE REPORTING QUARTER                           |      |
| 1. | INTRODUCTION   | 4    |
| 2  | PROJECT CHARACTERISTICS  | 6    |
|    | PROJECT ORGANIZATION AND CONTACTS OF KEY MANAGEMENT                | 6    |
|    | CONSTRUCTION PROGRAMME AND SYNOPSIS OF WORK                        | 6    |
| 3  | ENVIRONMENTAL MONITORING AND AUDIT REQUIREMENTS                    | 7    |
|    | MONITORING PARAMETERS AND MONITORING LOCATIONS                     |      |
|    | MONITORING METHODOLOGY AND CALIBRATION DETAILS                     |      |
|    | ENVIRONMENTAL QUALITY PERFORMANCE LIMITS (ACTION AND LIMIT LEVELS) |      |
|    |  |      |
| 4  | MONITORING RESULTS   |      |
|    | WEATHER CONDITIONS   |      |
|    | AIR QUALITY  |      |
| _  |  |      |
| 5  |  |      |
|    | IMPLEMENTATION STATUS OF ENVIRONMENTAL MITIGATION MEASURES         |      |
|    | STATUS OF ENVIRONMENTAL LICENSING AND PERMITTING                   |      |
| 6  |  |      |
| _  | ERFORMANCE LIMITS (ACTION AND LIMIT LEVELS)                        |      |
|    | SUMMARY OF EXCEEDANCES   | 12   |
|    | REVIEW OF THE REASONS FOR AND THE IMPLICATIONS OF NON-COMPLIANCE   | 12   |
| 7  | ENVIRONMENTAL COMPLAINTS   | 13   |
| 8  | NOTIFICATION OF SUMMONS AND SUCCESSFUL PROSECUTIONS                | 14   |
| 9  | COMMENTS, CONCLUSIONS AND RECOMMENDATIONS                          | 15   |

## LIST OF TABLE

| Table I   | Summary Table for Exceedances Recorded in the Reporting Quarter |
|-----------|---|
| Table II  | Summary Table for Key Information in the Reporting Quarter      |
| Table 5.1 | Observations and Recommendations of Site Audit                  |

# LIST OF FIGURES

| Figure 1a | Location of monitoring stations |
|-----------|---------------------------------|
| Figure 1b | Location of monitoring stations |
| Figure 2  | Project Organization Chart      |

# LIST OF APPENDICES

| Appendix A | Contact Details of the Project Organisation                         |
|------------|---|
| Appendix B | Construction Programme  |
| Appendix C | Monitoring Requirements   |
| Appendix D | Environmental Quality Performance (Action/Limit) Levels             |
| Appendix E | Graphical Presentation of Air Quality Monitoring Results            |
| Appendix F | Graphical Presentation of Noise Monitoring Results                  |
| Appendix G | Implementation Schedule of Environmental Mitigation Measures (EMIS) |
| Appendix H | Summary Status of Environmental Licences and Permits                |
| Appendix I | Complaint Log   |
| Appendix J | Summary of Exceedances  |

#### **EXECUTIVE SUMMARY**

- This is the 16<sup>th</sup> Quarterly Environmental Monitoring and Audit (EM&A) Report prepared by Cinotech Consultants Limited for the "Route 8 (previously known as Route 9) between Cheung Sha Wan & Sha Tin, Lai Chi Kok Viaduct & Eagle's Nest Tunnel". This summary report documents the findings of EM&A works performed in the period between September and November 2007 for Contract No. HY/2003/02, Route 8 Eagle's Nest Tunnel and Associated Works (the Project).
- The major site activities undertaken in the reporting quarter included:
  - Cladding, Hand Rail, Mesh Panel, Lift and Toll Collection System Installation;
  - Tunnel Ventilation System (T&C);
  - Plumbing & Drainage;
  - Slope Stabilization;
  - Mechanical Ventilation Air Conditioning and T&C;
  - Road works;
  - Metal curtain wall;
  - Metal meshing and curtain wall;
  - Haul road diversion;
  - o Painting (parapet wall);
  - Earth work;
  - Tiles covering;
  - Works on U-channel and recreated stream at Butterfly Valley; and
  - Cut/ fill slope at SP-S2.
- The major site activities for Traffic Control and Surveillance System (TCSS) works undertaken in the reporting quarter included:
  - o Cable Laying;
  - o Field Equipment Installation;
  - O System Equipment Installation;
  - o Antenna Installation;
  - o SCT and SAT.
  - o Equipment Cabinet Installation
  - o Equipment Cabinet Termination
  - o MCBs Installation
  - o PA Installation; and
  - o Cable Termination for Field Equipment

#### **Environmental Monitoring Works**

Environmental monitoring for the Project was performed regularly as stipulated in the EM&A Manual and the results were checked and reviewed. Environmental site audits were conducted once per week. The implementation of the environmental mitigation measures, Event Action Plans and environmental complaint handling procedures were also checked.

1

• Summary of the events and action taken in the reporting quarter is tabulated in **Table I**.

Eagle's Nest Tunnel and Associated Works (HY/2003/02) EM&A Quarterly Report for September to November 2007

 Table I
 Summary Table for Events Recorded in the Reporting Quarter

| Parameter      | No. o                    | f Events | No. of Events      | Action Taken |  |  |
|----------------|--------------------------|----------|--------------------|--------------|--|--|
| Farameter      | Action Level Limit Level |          | Due to the Project | Action Taken |  |  |
| September 2007 |                          |          |                    |              |  |  |
| 1-hr TSP       | 0                        | 0        | 0                  | N/A          |  |  |
| 24-hr TSP      | 0                        | 0        | 0                  | N/A          |  |  |
| Noise          | 0                        | 0        | 0                  | N/A          |  |  |
| October 2007   |                          |          |                    |              |  |  |
| 1-hr TSP       | 0                        | 0        | 0                  | N/A          |  |  |
| 24-hr TSP      | 0                        | 0        | 0                  | N/A          |  |  |
| Noise          | 0                        | 0        | 0                  | N/A          |  |  |
| November 2007  |                          |          |                    |              |  |  |
| 1-hr TSP       | 0                        | 0        | 0                  | N/A          |  |  |
| 24-hr TSP      | 0                        | 0        | 0                  | N/A          |  |  |
| Noise          | 0                        | 0        | 0                  | N/A          |  |  |

## **Environmental Licensing and Permitting**

 Licenses/Permits granted to the Project include the Environmental Permit (EP) for the Project, Construction Noise Permits (CNPs) and Water Discharge Licenses (WDLs). The Contractor had also registered as a Chemical Waste Producer.

## **Key Information in the Reporting Quarter**

Summary of key information in the reporting quarter is tabulated in Table II.

Table II Summary Table for Key Information in the Reporting Quarter

| Event   | Ev     | vent Details | Action Taken | Status | Remark |  |
|---|--------|--------------|--------------|--------|--------|--|
| Event   | Number | Nature       | Action Taken | Status | Kemark |  |
| Complaint received  | 0      |              | N/A          | N/A    |        |  |
| Changes to the assumptions and key construction / operation activities recorded | 0      |              | N/A          | N/A    |        |  |
| Status of submissions under EP  | 0      |              | N/A          | N/A    |        |  |
| Notifications of any summons & prosecutions received                            | 0      |              | N/A          | N/A    |        |  |

## **Future Key Issues:**

Major site activities for civil works in the coming months include:

- Cladding and Hand Rail Installation;
- Tunnel Ventilation System and Lighting (T&C);
- Plumbing & Drainage;
- Mechanical Ventilation Air Conditioning and T&C;
- Road and drainage works;
- Metal curtain and mesh cladding;
- Cat ladder for vent shaft;
- Upper roof railing;
- Fencing at Ventilation Building;
- Testing on fire services and lighting;
- Metal cladding on footbridge, painting, fire services, carpet file false and external metal ceiling and signages at Toll Plaza's structures & Administration Building; and
- Haul road diversion, step channel, fill slope at SP-S2, irrigation pipe and system (T&C), u-channel and lighting for noise enclosure at Butterfly Valley

Major site activities for TCSS works in the coming months include:

- Equipment Cabinet Installation;
- SAT for TCSS equipment; and
- Remedial works for TCSS equipment.

The anticipated environmental issues will be mainly on dust from stockpiles, road works, fill slope and earth works, noise impact from road works and waste/ chemical management from finishing the construction activities.

#### 1. INTRODUCTION

- 1.1 Route 9 (Kowloon Section) (R9K) (hereinafter call the R9K-Project) forms part of the Route 9 between Cheung Sha Wan and Sha Tin (R9-CSWST) project, which will be a new expressway connecting West Kowloon and Sha Tin. It will be the fourth external link between Sha Tin and Kowloon and will form an important link between the northeast New Territories and the west Kowloon, Lantau Island and the western New Territories. R9K is being managed and implemented by the Highways Department (HyD).
- 1.2 The engineering design of R9K is covered under Agreement No. CE 50/98 "Route 9 between Cheung Sha Wan and Sha Tin Design Construction Assignment". The main consultant engaged under Agreement No. CE 50/98 is Maunsell Hyder Joint Venture (MHJV), who will act as the Engineer for the construction contracts. The works of R9K mainly comprise a 1.4km dual 3-lane Lai Chi Kok Viaduct from Lai Wan Interchange to Butterfly Valley; 0.5 km of dual 3-lane at-grade carriageway linking to the 2.1 km dual 3-lane twin-bore Eagle's Nest Tunnel with associated portal buildings; a toll plaza with an administration building located with the Sha Tin valley woodland; a ventilation building and an adit; associated noise barriers, noise enclosures, drainage, slope and landscape works; and electrical and mechanical works for the whole R9-CSWST. The remainder of the R9-CSWST forms the Sha Tin Section (R9S) of the project and is being managed and implemented separately by the Civil Engineering and Development Department (CEDD).
- 1.3 The R9-CSWST project is a Designated Project under the Environmental Impact Assessment Ordinance (Cap. 449) (EIAO). An environmental impact assessment (EIA) report has been prepared in 1998 for the R9-CSWST project (1998 R9 EIA) to consider the key issues of noise, air quality, water quality, ecological, construction waste, landscape and visual, land use and cultural impacts, and identify possible mitigation measures.
- 1.4 An Updated Final EIA report was subsequently completed in August 1999 for the R9-CSWST project (1999 R9 EIA), to cater for some changes in R9K portion as mentioned in paragraph 1 in the report. The 1999 R9 EIA was endorsed by Environmental Protection Department (EPD) in November 1999. The 1998 R9 EIA and the 1999 R9 EIA (R9 EIA Reports) were included in the EIA register under the EIAO as report no. EIA-135/BC and AEIAR-022/1999 respectively. An Environmental Monitoring and Audit (EM&A) Manuals for each of the R9 EIA Reports (EM&A Manuals) were also included as part of the EIA reports in the register.
- 1.5 Subsequent to the endorsement of the R9 EIA Reports by EPD in November 1999, the project programme was deferred to start in 2002/2003 for completion by 2006/07. The implementation of the project was then separated into the R9S and R9K portion. An Environmental Permit (EP) No. EP-103/2001 was issued on 17 September 2001 for R9K to the HyD as Permit Holder. A revised EP No. EP-103/2001/A was issued on 20 May 2003 for R9K (R9K EP) to HyD as Permit Holder. A varied EP-103/2001/C was recently issued on 22 July 2005.

1.6

- The major construction activities of two civil contracts of the R9K project, Contract No. HY/2003/01 entitled "Route 9 Lai Chi Kok Viaduct" and Contract No. HY/2003/02 entitled "Route 9 Eagle's Nest Tunnel and Associated Works", were commenced in
- 1.7 "Route 9" was recently re-titled as "Route 8 (previously known as Route 9)". Cinotech Consultants Limited (Cinotech) was commissioned by HyD to undertake the Environmental Monitoring and Audit works for "Route 8 (previously known as Route 9) between Cheung Sha Wan and Sha Tin Environmental Team (ET) for Lai Chi Kok Viaduct and Eagle's Nest Tunnel (Contract No. HY/2003/10)". Dr. Priscilla CHOY of Cinotech was appointed as the ET Leader under Condition 2.2 of the EP. Mr. Kenneth LUK of CH2M HILL Hong Kong Ltd. was appointed as the IEC under Condition 2.1 of the EP. This is the 16<sup>th</sup> quarterly EM&A report summarizing the EM&A works for the ENT Project between September and November 2007.

15<sup>th</sup> December 2003 for completion in April 2007.

#### 2 PROJECT CHARACTERISTICS

## **Project Organization and Contacts of Key Management**

An organization structure and the line of communication were set up for the Project between the Project Proponent, Engineer's Representative (ER), Independent Environmental Checker (IEC), the Contractor and Environmental Team (ET). The organization chart and contact details are shown in **Appendix A** and **Figure 2**.

## **Construction Programme and Synopsis of Work**

- 2.2 The construction programme is presented in **Appendix B**.
- 2.3 The site activities for Civil Works undertaken in the reporting quarter included: *ENT Tunnel* 
  - T&C for Tunnel Ventilation System, fire services, Road Work for SB and NB and road marking for NB and SB.

#### Butterfly Valley

 Haul road diversion, recreated stream, slope stabilization for BV-S1 hydro mulching, u-channel, irrigation pipe & system, road works, WSD access, cut/fill slope (SP-S2 & SP-S3), high mask lighting, lighting for noise enclosure and drainage/culvert desilting.

## South Portal Building

• Tunnel ventilation system (T&C), Mechanical ventilation air conditioning and T&C, aluminum cladding installation, plumbing & drainage, metal mesh cladding, painting at parapet wall, fire services and cat ladder for vent shaft.

#### North Portal Building

• Plumbing & drainage, tunnel ventilation system and T&C, mechanical ventilation air conditioning and T&C, metal mesh cladding, painting (parapet wall), aluminum cladding installation and cat ladder for vent shaft.

#### Toll Plaza's Structures and Administration Building

• Road works (including EVA road & loop road No.2), Footbridge (metal cladding), tiles (external wall & internal floor), false and external metal ceiling, mechanical ventilation air conditioning and T&C, plumbing & drainage, lift installation, fire services, skirting and rubber & vinyl flooring, metal curtain, mesh cladding, window water testing, signages, lift installation and testing, roof tiles, metal curtain wall, mesh panel installation, sanitary fittings to toilet, roof tiles, drainage/ culvert desiltiing, hand rail installation and installation of toll collection system.

#### Ventilation Building

• Utility, mechanical ventilation air conditioning and T&C, tunnel ventilation system and T&C, T&C for electrical equipment, earth works, cladding and Hand Rail Installation, drainage/culvert desilting and plumbing & drainage.

Eagle's Nest Tunnel and Associated Works (HY/2003/02) EM&A Quarterly Report for September to November 2007

## SHT - South Portal Building

• Aluminum cladding installation, mechanical ventilation air conditioning and T&C, Tunnel Ventilation System, plumbing & drainage, painting (parapet wall), mesh cladding and cat ladder for vent shaft.

#### SHT - North Portal Building

• Mechanical ventilation air conditioning and T&C, Tunnel Ventilation System and T&C, plumbing and drainage, painting (parapet wall), aluminum cladding installation, cat ladder for vent shaft, mesh cladding and plumbing & drainage.

## SHT Tunnel & Remaining SHT/T3 Area

• Lighting testing, tunnel ventilation system and T&C and fire services.

#### LCKV Area

- E&M work in pump house, Lighting for noise enclosure.
- 2.4 The site activities for TCSS works undertaken in the reporting quarter included:
  - Cable laying and termination for field equipment, field equipment installation, equipment cabinet termination, system acceptance test and SCT for TCSS equipments at Tunnel.
  - Cable laying, field equipment installation, equipment cabinet termination, SCT for TCSS equipment, cable termination for field equipment, equipment cabinet installation and SAT at Butterfly Valley.
  - MCBs installation, SCT for cables, installation of equipment cabinet, SAT at Kiosk K3, K4.
  - SCT for cables and in-house equipments in ELV room, SCT for TCSS equipments in whole building and SAT at South Portal Building.
  - SCT for cables and in-house equipments in ELV room, SCT for TCSS equipments in whole building and SAT at North Portal Building.
  - SCT for PA, PA installation and SAT at Toll Plaza.
  - SCT for for cables and in-house equipments, equipment installation, SCT for TCSS equipment and SAT at Administration Building.
  - SCT for cables and in-house equipments in ELV room and TBE room, SCT for TCSS equipments in whole building and SAT at Ventilation Building

## 3 ENVIRONMENTAL MONITORING AND AUDIT REQUIREMENTS

#### **Monitoring Parameters and Monitoring Locations**

3.1 The EM&A Manual designated locations for the ET to monitor environmental impacts in terms of noise and air quality due to the Project. The monitoring locations are depicted in **Figures 1a** and **1b**. **Appendix C** gives details of monitoring requirements.

## **Monitoring Methodology and Calibration Details**

3.2 Monitoring works/equipments were conducted/calibrated regularly in accordance with the EM&A Manual. Copies of calibration certificates are attached in the appendices of the Monthly EM&A Reports.

## **Environmental Quality Performance Limits (Action and Limit Levels)**

3.3 The environmental quality performance limits, i.e. Action and Limit Levels were derived from the baseline monitoring results. Should the measured environmental quality parameters exceed the Action/Limit Levels, the respective Event Action Plans would be implemented. The Action/Limit Levels for each environmental parameter are provided in **Appendix D**.

## **Environmental Mitigation Measures**

3.4 Relevant mitigation measures as recommended in the project EIA report have been stipulated in the EM&A Manuals for the Contractor to implement. A list of mitigation measures is given in **Appendix G**.

#### 4 MONITORING RESULTS

#### **Weather Conditions**

4.1 The weather during monitoring sessions was mainly sunny and fine. The weather conditions for each individual monitoring session were presented in the field record sheets.

#### **Air Quality**

1-hr TSP Monitoring

- 4.2 All 1-hour TSP monitoring was conducted as scheduled during the reporting quarter.
- 4.3 No Action/Limit Level exceedance was recorded in this reporting quarter.

24-hr TSP Monitoring

- 4.4 All 24-hr TSP monitoring was conducted as scheduled in this reporting quarter.
- 4.5 No Action / Limit Level exceedance was recorded in the reporting quarter.
- 4.6 The monitoring data of 1-hr and 24-hr TSP Levels are attached in the appendices of the Monthly Reports for September to November 2007. The graphical presentations of the monitoring results are shown in **Appendix E**.

#### **Construction Noise**

- 4.7 Noise monitoring was performed at the four designated locations during the daytime period (0700-1900 hours) on normal as scheduled in this reporting quarter. Restricted-hour monitoring was also conducted at NM5, NM6 and NM7.
- 4.8 No Action/Limit Level exceedance was recorded in the reporting quarter.
- 4.9 All the Construction Noise Levels (CNLs) reported in this report were adjusted with the corresponding baseline level (i.e. Measured Leq Baseline Leq = Measured CNL), in order to facilitate the interpretation of the noise exceedance.
- 4.10 The monitoring data of construction noise are attached in the appendices of the Monthly Reports for September to November 2007. The graphical presentations of the monitoring results are shown in **Appendix F**.
- 4.11 Construction noise exceedances recorded in the reporting quarter and the associated actions taken are summarized in **Appendix J**.

#### 5 ENVIRONMENTAL AUDIT

## **Implementation Status of Environmental Mitigation Measures**

According to the Environmental Permit and the EM&A Manuals, the mitigation measures detailed in the documents are required to be implemented. An updated summary of the Environmental Mitigation Implementation Status (EMIS) is provided in **Appendix G**.

## **Site Audit Summary**

- 5.2 ET's weekly site audits for Civil works were conducted on 4<sup>th</sup>, 12<sup>th</sup>, 19<sup>th</sup> and 27<sup>th</sup> September 2007, 3<sup>rd</sup>, 9<sup>th</sup>, 17<sup>th</sup>, 24<sup>th</sup> and 31<sup>st</sup> October 2007, 7<sup>th</sup>, 14<sup>th</sup>, 21<sup>st</sup> and 28<sup>th</sup> November 2007.
- 5.3 The joint site audit for Civil works was conducted on 4<sup>th</sup> September 2007, 9<sup>th</sup> October 2007 and 7<sup>th</sup> November 2007 with representatives from IEC, ER, the Contractor and ET. The TCSS works was conducted on 4<sup>th</sup> September 2007, 9<sup>th</sup> October 2007 and 7<sup>th</sup> November 2007 with representatives from IEC, ER, the Contractor and ET.
- 5.4 During site inspections in the reporting period, no non-conformance was identified. The observations and recommendations are summarized in **Table 5.1**.

Table 5.1 Observations and Recommendations of the Site Audits

| Parameters    | Date     | Observations / Recommendations  | Remedial Actions   |
|---------------|----------|---|--|
| Water Quality | 04/09/07 | Reminder - Partial exposed slope was observed at the natural stream (SPS3) near the south portal building. The Contractor was reminded to provide mitigation measure to stop any silt running down to the stream                        | Rectification / improvement<br>were observed during the site<br>inspection on 12/09/07 |
|               | 19/09/07 | Reminder - Silt was observed in the U-channel and catchpit at Butterfly Valley. The Contractor was reminded to clear them   | Rectification / improvement were observed during the site inspection on 27/09/07       |
|               | 03/10/07 | Reminder – Runoff wasn't treated properly before discharging into the channel due to the broken down of the AquaSed. The Contractor was advised to provide a backup treatment system in order to ensure the discharge treated properly. | Rectification / improvement<br>were observed during the site<br>inspection on 09/10/07 |
|               | 09/10/07 | Reminder – Exposed stockpile was observed standing in front of the Ventilation Building without cover. The Contractor reported that the stockpile has been covered straight after the site inspection.                                  | Rectification / improvement<br>were observed during the site<br>inspection on 17/10/07 |

| Parameters                    | Date     | Observations / Recommendations   | Remedial Actions  |
|-------------------------------|----------|--|---|
|                               | 31/10/07 | Desilting channel bed was undergoes at Butterfly Valley. Runoff has been diverted to a catchpit at downstream. However the catchpit was observed without an adequate capacity so that the silty water has been discharging into the water course. The Contractor was advised to provide mitigation measure to settle runoff before discharging into the water course to stop the silty water running out from the site | Runoff has been observed settled before discharging during the site inspection on 7/11/07 |
| Air Quality                   | 12/09/07 | Reminder - Potential fugitive dust emission was observed from shotcreting activity beside ENT North Portal Building. The Contractor was reminded to provide adequate measures such as water spray or tarpaulin cover for cement stockpile while carrying out the work  | Rectification / improvement were observed during the site inspection on 27/09/07.         |
|                               | 19/09/07 | Reminder - Shotcreting activity was in progress beside ENT North Portal Building. The Contractor was reminded to prevent dust emission by spraying water or covering tarpaulin on the stockpile while carrying out the work  | Rectification / improvement were observed during the site inspection on 27/09/07          |
| Waste/Chemica<br>I Management | 04/09/07 | Reminder - General refuse was observed at the catchpit out of the ventilation building. The Contractor was reminded to clean it up   | Rectification / improvement were observed during the site inspection on 12/09/07          |

# Status of Environmental Licensing and Permitting

5.5 Environmental licenses and permits including the Environmental Permit for the Project were in place and valid during the reporting quarter. The status of these licenses and permits obtained for the Project is summarized in **Appendix H**.

# 6 NON-COMPLIANCE (EXCEEDANCES) OF THE ENVIRONMENTAL QUALITY PERFORMANCE LIMITS (ACTION AND LIMIT LEVELS)

## **Summary of Exceedances**

## Air Quality

6.1 No Action/Limit Level exceedance was recorded in the reporting quarter.

## **Construction Noise Monitoring**

6.2 No Action/Limit Level exceedance was recorded in the reporting quarter.

## Review of the Reasons for and the Implications of Non-compliance

6.3 There was no non-compliance from the site audits in the reporting quarter. As mentioned previously in the Section 5.2 of this report, the observations and recommendations made in each individual site audit session were presented.

## 7 ENVIRONMENTAL COMPLAINTS

- 7.1 No environmental complaints were received in the reporting quarter.
- 7.2 The details of the complaints, the investigation results and the mitigation actions are summarized in **Appendix I**. There were 22 environmental complaints received since the Project commencement.

## 8 NOTIFICATION OF SUMMONS AND SUCCESSFUL PROSECUTIONS

- 8.1 No notification of summon or successful prosecution was recorded in this reporting quarter.
- 8.2 There was no notification of summon or successful prosecution received since the Project commencement.

#### 9 COMMENTS, CONCLUSIONS AND RECOMMENDATIONS

- 9.1 Major site activities for Civil works in the coming months include: *ENT Tunnel* 
  - T&C for Tunnel ventilation lighting.

#### Butterfly Valley

• Haul road diversion, road works, step channel works, fill slope at SP-S2, u-channel, T&C on irrigation pipe & system and lighting for noise enclosure.

### South Portal Building

• Metal meshing cladding, Cat Ladder for vent shaft, upper roof railing, plumbing & drainage (T&C), tunnel ventilation system (T&C), mechanical ventilation air condition and T&C.

#### North Portal Building

Metal meshing cladding, cat ladder for vent shaft, upper roof railing, plumbing & drainage, tunnel ventilation system (T&C), mechanical ventilation air condition and T&C.

#### Toll Plaza's Structures and Administration Building

• Road works (including EVA Road & Loop Road No.2), Footbridge (metal cladding), roof tiles, metal curtain mesh cladding, mechanical ventilation air condition and T&C, false & external metal ceiling, plumbing and drainage (T&C), external hand rail installation, skirting and rubber & vinyl flooring, signage, carpet file, fire services and painting of wall.

#### Ventilation Building

• Cladding & hand rail installation, drainage works, fencing, mechanical ventilation air conditioning and T&C, plumbing & drainage, Tunnel Ventilation System and T&C.

#### SHT – South Portal Building

• Cat Ladder for vent shaft, mesh cladding, plumbing & drainage (T&C), upper roof railing, mechanical ventilation air conditioning and T&C, tunnel ventilation system (T&C).

## SHT - North Portal Building

• Cat Ladder for vent shaft, mesh cladding, upper roof railing, plumbing & drainage, mechanical ventilation air conditioning and T&C, tunnel ventilation system (T&C).

#### SHT Tunnel & Remaining SHT/T3 Area

- Lighting testing, tunnel ventilation system (T&C) and fire services (T&C).
- 9.2 The major site activities for TCSS works in the coming months include: SAT for TCSS equipment at Tunnel, Butterfly Valley, Kiosk K3 & K4, South Portal Building, Toll Plaza, Administration Building and Ventilation Building.

- 9.3 The anticipated environmental issues will be mainly on dust from slope work, haul roads and stockpiles, and noise impact from road works and system testing.
- 9.4 According to the environmental audit performed in the reporting quarter and anticipated environmental issues, the following recommendations were made:

## Water Impact

- To review and implement temporary drainage system especially for the areas at Butterfly Valley and Toll Plaza.
- To closely monitor the capacity of existing de-silting facility on site, especially for the discharge at the site in Butterfly Valley and Toll Plaza.
- To keep the sedimentation facilities well maintained and perform de-silting regularly.
- To avoid accumulation of stagnant water on site.

## **Dust Impact**

- To ensure that adequate water spray or other dust suppression measures are applied for slope cutting and the haul roads and stockpile on site.
- To cover idle soil slope surface and stockpile of dusty materials to prevent wind erosion.
- To ensure that all vehicles carrying dusty materials are properly covered before leaving the site.


## Noise Impact


- To provide temporary noise barriers for noisy activities (such as breaking works).
- To reduce the number of noisy equipment in concurrent operation.


#### Waste/Chemical Management

- To ensure proper storage of chemical and chemical waste on site.
- To check for any accumulation of waste materials or rubbish on site.
- To avoid any discharge or accidental spillage of chemical waste or oil directly.

# **FIGURES**








APPENDIX A CONTACT DETAILS OF THE PROJECT ORGANISATION

**Appendix A - Contact Details of the Project Organisation (ENT)** 

| Party                     | Role Name                        |                    | Position                                    | Phone<br>No. | Fax No.   |  |  |
|---------------------------|----------------------------------|--------------------|---|--------------|-----------|--|--|
| HyD   Permit Holder   ——— |                                  | Mr. Kroc Leung     | 2762 3662                                   | 27145100     |           |  |  |
| пур                       | HyD Permit Holder Mr. George Law |                    | E4/R8K                                      | 2762 3675    | 2714 5198 |  |  |
|                           | Engineer                         | Mr. Conrad Ng      | Project Manager                             | 2605 6262    | 2691 2649 |  |  |
| MHJV                      | Engineen's                       | Mr. Peter Poon     | CRE   | 3552 2500    |           |  |  |
| IVIHJ V                   | Engineer's                       | Mr. Eric Wong      | RE (S & EP)                                 | 3552 2551    | 2743 9200 |  |  |
|                           | Representative                   | Ms. Sammie Chan    | TO (EN)                                     | 3552 2605    |           |  |  |
|                           |                                  | Dr. Priscilla Choy | ET Leader                                   | 2151 2089    |           |  |  |
| Cinotech                  | Environmental<br>Team            | Ms. Grace Wong     | 2151 2091                                   | 2107 1200    |           |  |  |
| Cinotecn                  |                                  | Mr. Henry Leung    | 2151 2087                                   | 3107 1388    |           |  |  |
| CH2M                      | Independent Environmental        | Mr. Kenneth Luk    | Independent Environmental Checker           | 2507 2209    | 2507 2293 |  |  |
| CHZWI                     | Checker                          | Mr. Roy Leung      | Assistant Independent Environmental Checker | 2872 2931    | 2301 2293 |  |  |
| LIZIV                     | Cambrachan                       | Mr. Ray Brewster   | Project Director                            | 9092 6128    | 2742 1600 |  |  |
| LKJV                      | Contractor                       | Mr. Danny Cheng    | QA/E Manager                                | 3552 2113    | 2743 1600 |  |  |
|                           | Engineer's                       | , , ,              |   |              |           |  |  |
| ARUP                      | Representative (TCSS)            | Mr. Daniel So      | ARE   | 2436 7435    | 2436 1803 |  |  |
| DIGJV                     | Contractor (TCSS)                | Ms. Joyce Chan     | 2123 0845                                   | 2123 0889    |           |  |  |
| Enquiries 1               | Hotline                          | •                  | •   | 3552 2226    | -         |  |  |
| Complaint                 | Hotline                          |                    |   | 3552 2380    | -         |  |  |

# APPENDIX B CONSTRUCTION PROGRAMME





| Act. Activity  ID Description  | Orig Early Early Dur Start Finisl |         | Target 1 Rem Total  8. Comp Dur Float |                |
|--|-----------------------------------|---------|---------------------------------------|----------------|
| Test on Completion   | Dui Stait Pillisi                 | Comp    | i. 70 Comp   Dui   Fidat              | Larry 1 IIIISH |
| 106740 LckVd NE 2 - Elect T&C  | 18 20SEP07 07OCT                  | 07 0    | 0 18 -49                              | -303           |
| 108344 LckVd NE 1 (Excision) - Elect T&C   | 18 20SEP07 07OCT                  |         | 0 18 -49                              | -303           |
|  |                                   |         |                                       |                |
| 106750 LcKVd NE 3 - Elect T&C  | 18 02OCT07 23OCT                  | 07 0    | 0 18 -53                              | -254           |
| BUTTERFLY VALLEY   |                                   |         |                                       |                |
| Contract Key Dates & Milestones  |                                   |         |                                       |                |
| Area Access & Vacation Dates   |                                   |         |                                       |                |
| ACS_A Access to Portions - A   | 0 20OCT03A                        | 100     | 100 0                                 | -504           |
| Construction Works   |                                   |         |                                       |                |
| BUTTERFLY VALLEY 3RD PARTY WORKS   |                                   |         |                                       |                |
| Noise Barrier Works by ACCIONA  S2562 Access for 7m N.B. Works by Acciona at BV South  | 77 23JUN06A 13OCT                 | 07 20   | 0 19 35                               | -320           |
| · · · · · · · · · · · · · · · · · · ·  |                                   |         |                                       |                |
| S2662 Access for 5m N.B. Works by Acciona at BV South                                  | 90 27SEP06A 08NOV                 | 07 0    | 0 40 14                               | -296           |
| BUTTERFLY VALLEY E&M WORKS   |                                   |         |                                       |                |
| Noise Enclosure 6 at South Portal Area   | 00 40 111 074 00050               | .=      |                                       | 224            |
| 8372 LckVd NE6 - Elect Works 1st Fix   | 30 10JUL07A 20SEP                 |         | 0 1 -264                              | -261           |
| 8382 LckVd NE6 - Elect Works 2nd Fix   | 24 01AUG07A 28SEP                 | 07 99   | 0 1 -264                              | -261           |
| 8402 LckVd NE6 - Elect Works Fin Fix   | 12 15AUG07A 28SEP                 | 07 99   | 0 1 -264                              | -255           |
| 8412 LckVd NE6 - Ready for Energization  | 0 29SEP                           | 07 0    | 0 0 -264                              | -255           |
| 108347 NE 6 (Excision) - Elect T&C   | 18 29SEP07 16OCT                  | 07 0    | 0 18 -325                             | -314           |
| Butterfly Valley Miscellaneous E&M Works   |                                   |         |                                       |                |
| 8410 Butterfly valley - Elect Works Fin Fix  | 24 22JAN07A 29SEP                 | 07 98   | 0 8 46                                | -266           |
| 8420 Butterfly Valley - Cabling  | 24 25JAN07A 29SEP                 |         | 0 8 46                                | -266           |
| II I   | 24 255ANOTA 255EF                 | 01   90 | 0 0 40                                | -200           |
| EARTHWORKS & SLOPEWORKS SLOPE SP-S2 & SP-S3  |                                   |         |                                       |                |
| S2370 Remaining Works to Slopes SP-S3 & SP-S2  | 24 19JUL06A 05OCT                 | 07 25   | 0 12 -146                             | -382           |
| SLOPE SP-S1  | 1. 10002007.   00007.             | 5.   25 | 3 12 110                              | 002            |
| SURFACE DRAINAGE   |                                   |         |                                       |                |
| 103711 Sp-S1/4 Surface Drainage  | 7 06JUL04A 29SEP                  | 07 95   | 40 8 -142                             | -413           |
| ROADWORKS - North End of BV  |                                   | ·       |                                       | '              |
| Road Pavement & Associated Work  |                                   |         |                                       | T              |
| S2920 Road Works to East Loop Rd Typ III (EVA)   | 13 15FEB07A 29SEP                 | 07 50   | 0 8 -142                              | -371           |
| S3010 Installation of Road Signage (Sign Plates Only)                                  | 11 20SEP07 04OCT                  | 07 0    | 0 11 -103                             | -260           |
| S2900 Road Marking & White Lining (Staged for Access)                                  | 18 02OCT07* 23OCT                 | 07 0    | 0 18 28                               | -275           |
| S3660 NEW ACTIVITY - Road Pavement Friction Course                                     | 6 31JUL07A 27SEP                  | 07 50   | 0 6 -142                              | 0              |
| Miscellaenous Works  | 0 0.002000 0.0020                 | .       | 1 1 1 1 1 1                           | -              |
| S2690 Installation of Drip Feed Irrigation System                                      | 12 24MAR07A 20SEP                 | 07 98   | 0 1 -135                              | -256           |
|  |                                   |         |                                       |                |
| S3000 Construct Recreated Stream   | 25 01JUN07A 29SEP                 | 07   40 | 0 8 -142                              | -333           |
| ROADWORKS - South End of BV  |                                   |         |                                       |                |
| Road Pavement & Associated Work  S3190 Installation of Road Signage (Sign Plates Only) | 11 20SEP07 04OCT                  | 07 0    | 0 11 -103                             | -246           |
|  |                                   |         |                                       |                |
| S2990 Road Marking & White Lining (Staged Access)                                      | 18 02OCT07* 23OCT                 | 07 0    | 0 18 28                               | -261           |
| S3670 NEW ACTIVITY - Road Pavement Friction Course                                     | 2 28SEP07* 29SEP                  | 07 0    | 0 2 -142                              | 0              |
| DSD MAINTENANCE ROAD   |                                   |         |                                       |                |
| DSD Maintenance Rd DSD1-1 (Acciona Interface)  |                                   |         |                                       | I              |
| S3570 WSD Slope Reinstatement  | 18 08JUN07A 29SEP                 | 07 0    | 0 8 -142                              | -360           |
| DSD Maintenanace Rd DSD1 (Parallel to Channel)   |                                   |         |                                       |                |
| S2730 Construct Recreated Stream   | 45 27MAR07A 29SEP                 | 07 90   | 0 8 -142                              | -267           |
| S2700 Access rd DSD1 -barrier footings   | 6 20SEP07 27SEP                   | 07 0    | 0 6 -144                              | -363           |
| S2720 Access rd DSD1 - Barriers  | 6 26SEP07 03OCT                   | 07 0    | 0 6 -144                              | -355           |
|  |                                   |         |                                       | L              |

| Action (Fig. 1849)   |
|--|
| Section Print Reliability Print   Section Print Reliability Print   Section Print Reliability Print   Section Print Reliability Print   Section Print Reliability Print Reli   |
| Control   Cont   |
| 1917 of 19 - Self-Introducing A Planting   19 - Self-Introducing A Planting   19 - Self-Introducing A Planting   19 - Self-Introducing   19 - Self-I   |
| 15 ct Apr   10 ct April   20   |
| 1905   Proceedings   1906   Proceedings   1906      |
| ENT SOUTH FORTAL VENTLATION BUILDING  MROCUPERADE - MATERIAL  ARBYW WORKS  2003 SP Bigs - Initial dataser tail arreat notal syncy 0 0 2004 SP Bigs - Initial dataser tail arreat notal syncy 0 0 2004 SP Bigs - Initial dataser tail arreat notal syncy 0 0 2005 SP Bigs - Initial dataser tail arreat notal syncy 0 0 2005 SP Bigs - Initial dataser tail arreat notal syncy 0 2005 SP Bigs - Initial da |
| RADWY MORKS   Sample   Mark    |
| ADVINORIAGE   Control of Aller (Control of All   |
| 2016 \$8.818g- Inhala deliver bulant is made and sands   |
| ## Construction  ## Con |
| South Portal Bidg - CIVIL & ABWF WORKS   |
| South Profuse   Bidgs - CMPL & ABWF WORKS   South Floration   Fl   |
| ASSI   Faces   State   Clarifornia (Human)   State   |
| Deciding Series   Deciding above NB/SS Roof Balestrade & Railing   24   24MARU7A   03OCTO   70   0   10   -144   -292   -17540   Enr SPB - State Clodding above NB/SS Carriagenwy   30   20UUL07A   29SEP07   85   0   8   46   -312      |
| T25-00   Ent SPG - Slate Cladding above NB/SS Cartagevey   50   20, ULIC7A   29SEP07   85   0   8   46   -312     T23-00   Ent SPG - Expanded metal cladding to Ext Walls   15   0SSEP07A   29SEP07   30   0   8   100   -2999     ENT South Promate Bladg - BUILDING SERVICES     EX M VORKS     ENT SOUTH Promate Supply to WSD   30   17MAR97A   2SSEP07   50   0   8   46   -347     EM13-40   Water Supply Certificate Issued   0   0   29SEP07   0   0   0   46   -347     EAGLES NEST TUNNEL     Contract Idelined dates, stages & sections     Arca access & vacation dates     Arca access & vacation d   |
| T2300   Ent SPB - Expanded metal clouding to Ext Walls   18   08SEP074   29SEP07   30   0   8   1/10   2999  |
| EXT South Portal Bidg BUILDING SERVICES  EXT SOUTH PORTAL BIDG SERVICES  EXT SOU   |
| ENT South Portal Bidg BUILDING SERVICES  E & WORKS  BAN Water Supply Certificate issued  0 0 28SEP07 0 0 0 46 347  EAGLES NEST TUNNEL  Contract defined clastes, stages & sections  Area access & vacation dates  Area process & vacation dates  Access to Persions - F2 (Urignd Sth Tunnel)  0 200CT03A 100 100 0 -504  ACS_F2 Access to Persions - F2 (Urignd Sth Tunnel)  0 200CT03A 100 100 0 -504  Construction Works  Tunnel Prive North Bound  Tunnel Prive North Bound  Tunnel Prive North Bound  Tunnel Prive North Bullcinos SERVICES  BANK BANK BANK BANK BANK BANK BANK BANK   |
| E M WORKS  |
| Mil 1320   Submit Form WWO48 for Water Supply to WSD   30   17MAR07A   29SEP07   50   0   8   46   -347  |
| ## M1340 Water Supply Certificate issued 0 0 29SEP07 0 0 0 46 - 347  ## AGA ER Access to Portions - F1 (U/Gnd Sth Portal) 0 20OCT03A 100 100 100 0 - 504  ## ACS_F1   Access to Portions - F2 (U/Gnd Sth Portal) 0 20OCT03A 100 100 0 0 - 504  ## ACS_F2   Access to Portions - F2 (U/Gnd Sth Tunnel) 0 20OCT03A 100 100 0 0 - 504  ## ACS_F2   Access to Portions - F2 (U/Gnd Sth Tunnel) 0 20OCT03A 100 100 0 0 - 504  ## ACS_F2   Access to Portions - F2 (U/Gnd Sth Tunnel) 0 20OCT03A 100 100 0 0 - 504  ## ACS_F2   Access to Portions - F2 (U/Gnd Sth Tunnel) 0 20OCT03A 100 100 0 0 - 504  ## ACS_F2   Access to Portions - F2 (U/Gnd Sth Tunnel) 0 20OCT03A 100 100 0 0 - 504  ## ACS_F2   Access to Portions - F2 (U/Gnd Sth Tunnel) 0 20OCT03A 100 100 0 0 - 504  ## ACS_F2   Access to Portions - F2 (U/Gnd Sth Tunnel) 0 20OCT03A 100 100 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0   |
| Contact defined dates, stages & sections   |
| Contract defined dates, stages & sections  |
| Ace access & vacation dates  |
| ACS_F1 Access to Portions - F1 (U/Gnd Sth Portal) 0 200CT03A 100 100 0 5 - 504  ACS_F2 Access to Portions - F2 (U/Gnd Sth Tunnel) 0 200CT03A 100 100 0 5 - 504  Construction Works  Tunnel Drive North Bound  Tunnel Prishing Works  Buturinous Pewement    1339   NB Road Marking 1950m   18   20SEP07   12OCT07   0   0   18   36   -209    VE Parael Installation   3646   NB - Bespoke Panels (Niches)   20   16JUL07A   29SEP07   90   0   8   -200   0     Entry NB TUNNEL - (E&M) BUILDING SERVICES   Electrical Works Below CHVID   278013   Ent NB - Lighting / Equipt Testing and T&C   60   19MAR07A   27SEP07   98   0   6   45   -286     Tunnel Finishing Works  |
| ACS_F2   Access to Portions - F2 (U/Gnd Sth Tunnel)  |
| Construction Works   Tunnel Drive North Bound   Tunnel Finishing Works   Stuminous Pavement   1339   NB Road Marking 1950m   18   20SEP07   12OCT07   0   0   18   36   -209     120   13   13   13   13   13   13   13   1  |
| Tunnel Finishing Works   |
| Tunnel Finishing Works   |
| 1339 NB Road Marking 1950m   |
| VE Panel Installation   3646 NB - Bespoke Panels (Niches)   20 16JUL07A 29SEP07 90 0 8 -200 0  |
| 3646 NB - Bespoke Panels (Niches) 20 16JUL07A 29SEP07 90 0 8 -200 0  ENT NB TUNNEL - (E&M) BUILDING SERVICES  Electrical Works Below OHVD  278013 Ent NB - Lighting / Equipt Testing and T&C 60 19MAR07A 27SEP07 98 0 6 45 -286  Tunnel Drive South Bound  Tunnel Finishing Works  |
| ENT NB TUNNEL - (E&M) BUILDING SERVICES    Electrical Works Below OHVD   |
| Electrical Works Below OHVD 278013 Ent NB - Lighting / Equipt Testing and T&C 60 19MAR07A 27SEP07 98 0 6 45 -286  Tunnel Drive South Bound Tunnel Finishing Works  |
| Tunnel Drive South Bound Tunnel Finishing Works  |
| Tunnel Finishing Works   |
|  |
|  |
| 1400 SB Wearing Course 24 12SEP07A 05OCT07 0 0 12 -204 -215  |
| 1340 SB Road Marking 14 06OCT07 23OCT07 0 0 14 28 -211   |
| ENT SB TUNNEL - (E&M) BUILDING SERVICES  |
| Electrical Works Below OHVD  |
| 278056 Ent SB - Lighting / Equipt Testing and T&C 60 15JAN07A 21SEP07 98 0 2 49 -258   |
| VENTILATION ADIT & BUILDING  PROCUPEMENT   |
| PROCUREMENT  |
| ARCHITECTURAL  2026 VA Bldg Procure expanded metal mesh cladding 60 06JUN05A 20AUG07A 100 50 0 -377  |
|  |
| 2034 VA Bldg Initial delivery fall arrest roof sys 0 20AUG07A 100 0 0 -331   |
| 2035 VA Bldg Initial delivery balust & metal works 0 20AUG07A 100 0 0 -331   |

|  |   |                         |              | 01 =   |            |                                   | JUL AUG             | SEP                        |            | ОСТ                 | NOV            | DEC               | JAN     |
|--|---|-------------------------|--------------|--------|------------|-----------------------------------|---------------------|----------------------------|------------|---------------------|----------------|-------------------|---------|
| Act.   | Activity Description  | Orig Early<br>Dur Start | -            | % Targ |            | Total Variance Float Early Finish | 46 47               | 48                         |            | 49                  | 50             | 51                |         |
|  | TECTURAL  | Dui Stait               | i ii iisii C | oπpi.  | onip Dui F | Lany Finish                       | 16 23 30 6 13 20 27 | ,3 <u>,</u> 10 <u>,</u> 17 | 24         | <u>1 8 15 22 29</u> | ,5 ,12 ,19 ,26 | 3 <u>10 17 24</u> | 31 7 14 |
|  |   | 0 0000074               |              | 100    | 0 0        | 247                               |                     | $\Diamond$                 |            |                     |                |                   |         |
|  | VA Bldg Initial deliv exp metal mesh cladding                               | 0 08SEP07A              |              | 100    | 0 0        | -317                              |                     | •                          |            |                     |                |                   |         |
|  | TRUCTION WORKS  |                         |              |        |            |                                   |                     |                            |            |                     |                |                   |         |
|  | NAL WORKS   |                         |              |        |            |                                   |                     |                            |            |                     |                |                   |         |
| Draina                                       |   |                         |              |        |            |                                   |                     |                            |            |                     |                |                   |         |
|  | Storm Drain & Gullies at Access Apron                                       | 24 14APR07A             | 29SEP07      | 80     | 0 8        | 46 -355                           |                     |                            |            |                     |                |                   |         |
|  | g & Drawpits  |                         |              |        |            |                                   |                     |                            |            |                     |                |                   |         |
| S1980  | HGC Ducting & Drawpits  | 18 16APR07A             | 29SEP07      | 80     | 0 8 -      | 247 -295                          |                     |                            |            |                     |                |                   |         |
| Watern                                       | nain Works  |                         |              |        |            |                                   |                     |                            |            |                     |                |                   |         |
| S1990  | Irrigation Pipework   | 14 21MAY07A             | 21AUG07A     | 100    | 0 0        | -280                              |                     |                            |            |                     |                |                   |         |
| Road F                                       | Pavement & Associated Work  |                         |              |        |            |                                   |                     |                            |            |                     |                |                   |         |
| S1920  | Preparation and Block Paving  | 22 13JUN07A             | 06OCT07      | 60     | 0 13 -     | 258 -252                          |                     |                            |            |                     |                |                   |         |
| S1930  | Signage, furniture and finishes   | 24 20JUL07A             | 22OCT07      | 50     | 0 11 -:    | 258 -240                          |                     |                            |            |                     |                |                   |         |
| Ш  | ATION BUILDING  |                         |              |        |            |                                   |                     |                            |            |                     |                |                   |         |
|  | ding - ABWF   |                         |              |        |            |                                   |                     |                            |            |                     |                |                   |         |
|  | ng - External Finishes  |                         |              | ,      |            |                                   |                     |                            |            |                     |                |                   |         |
| T3120  | VA Bldg Alum Comp Panel Cladding to Ext Walls                               | 60 21FEB07A             | 23AUG07A     | 100    | 0 0        | -247                              |                     |                            |            |                     |                |                   |         |
| T2140  | VA Bldg Aluminium/Slate Cladding  | 32 18JUL07A             | 05OCT07      | 80     | 0 12       | 42 -295                           |                     |                            |            |                     |                |                   |         |
| <b>                                     </b> | VA Bldg Balustrades   | 11 20AUG07A             | 04OCT07      | 0      | 0 11 -:    |                                   |                     |                            |            |                     |                |                   |         |
|  |   |                         |              | 9      |            |                                   |                     |                            |            |                     |                |                   |         |
|  | VA Bldg Expanded metal cladding to Ext Walls                                | 18 20SEP07              | 12OCT07      | 0      | 0 18       | 36 -323                           |                     |                            |            |                     |                |                   |         |
|  | WORKS   |                         |              |        |            |                                   |                     |                            |            |                     |                |                   |         |
|  | Inspection & Issued Certificates  Submit Form WWO46 for Water Supply to WSD | 30 17MAR07A             | 21SEP07      | 50     | 0 2        | 52 -215                           |                     |                            |            |                     |                |                   |         |
|  |   |                         |              | 50     |            |                                   |                     |                            | $\Diamond$ |                     |                |                   |         |
| 111  | Water Supply Certificate issued   | 0                       | 21SEP07      | 0      | 0 0        | 52 -215                           |                     |                            | ~          |                     |                |                   |         |
|  | NAL AREAS   |                         |              |        |            |                                   |                     |                            |            |                     |                |                   |         |
|  | CAPING & ESTABLISHMENT WORKS  |                         |              |        |            |                                   |                     |                            | _          |                     |                |                   |         |
| T3180  | Planting Works  | 18 02SEP06A             | 29SEP07      | 95     | 0 8 -:     | 250 -295                          |                     |                            | _          |                     |                |                   |         |
| T3200  | Establishment Works   | 365 30SEP07             | 28SEP08      | 0      | 0 365 -    | 309 -365                          |                     |                            |            |                     |                |                   |         |
| ENT N  | ORTH PORTAL VENTILATION BUILDING  | G                       |              |        |            |                                   |                     |                            |            |                     |                |                   |         |
| PROC   | JREMENT - MATERIAL  |                         |              |        |            |                                   |                     |                            |            |                     |                |                   |         |
| ABWF   | WORKS   |                         |              |        |            |                                   |                     |                            |            |                     |                |                   |         |
| 1981   | NP.Bldg Procure expanded metal cladding                                     | 180 06JUN05A            | 11SEP07A     | 100    | 50 0       | -396                              |                     |                            |            |                     |                |                   |         |
| <u> </u>                                     | NP.Bldg Initial deliv expanded metal cladding                               | 0 11SEP07A              |              | 100    | 0 0        | -319                              |                     | <b>♦</b>                   |            |                     |                |                   |         |
|  | TRUCTION  |                         |              |        |            | 2.0                               |                     |                            |            |                     |                |                   |         |
|  | Portal Bldg CIVIL & ABWF WORKS  |                         |              |        |            |                                   |                     |                            |            |                     |                |                   |         |
|  | WORKS   |                         |              |        |            |                                   |                     |                            |            |                     |                |                   |         |
|  | Roofing & External Facade   |                         |              |        |            |                                   |                     |                            |            |                     |                |                   |         |
| T1800  | Ent NPB - Roof Waterproofing & Test   | 12 20OCT06A             | 19SEP07A     | 100    | 0 0        | -374                              |                     |                            |            |                     |                |                   |         |
| T1790  | Ent NPB - GMS,S/S Channel, Balustrade & Railing                             | 24 05MAR07A             | 29SEP07      | 85     | 0 8 -      | 175 -328                          |                     |                            |            |                     |                |                   |         |
|  | Ent NPB - Slate replacement cladding above NB/SB                            | 36 09JUL07A             |              | 95     |            | 46 -325                           |                     |                            |            |                     |                |                   |         |
| <b>                                     </b> |   |                         |              |        |            |                                   |                     |                            |            |                     |                |                   |         |
|  | Ent NPB - Expanded metal cladding to Ext Walls                              | 18 12SEP07A             | 05OCT07      | 15     | 0 12       | 42 -303                           |                     |                            |            |                     |                |                   |         |
|  | PLAZA & ANCILLIARY STRUCTURES   |                         |              |        |            |                                   |                     |                            |            |                     |                |                   |         |
|  | uction Works  |                         |              |        |            |                                   |                     |                            |            |                     |                |                   |         |
| TOLL F                                       | PLAZA EAST SIDE   |                         |              |        |            |                                   |                     |                            |            |                     |                |                   |         |
| S1420  | Road Pavement Surfacing (Flex & Rigid)                                      | 56 18OCT06A             | 29SEP07      | 87     | 0 8 -      | 175 -279                          |                     |                            |            |                     |                |                   |         |
| K1192  | East Loop Road - Formation & Roadworks                                      | 36 12JAN07A             | 29SEP07      | 95     | 0 8 -      | 175 -254                          |                     |                            |            |                     |                |                   |         |
| <b> </b>                                     | Furniture, signage (face only), white lining                                |                         |              | 0      | 0 18 -     |                                   |                     |                            |            |                     |                |                   |         |
| l l  |   | .5   5256167            |              |        | 9 10       | 270                               |                     |                            |            |                     |                |                   |         |
|  | PLAZA WEST SIDE   | 57 07MAR07A             | 2005.007     | 00     | 0 0        | 175 040                           |                     |                            |            |                     |                |                   |         |
| <b>                                     </b> | Road Pavement Surfacing   |                         |              | 90     |            | 175 -246                          |                     |                            |            |                     |                |                   |         |
| K1171  | West Loop road - Roadworks  | 36 12MAR07A             | 29SEP07      | 95     | 0 8 -      | 175 -345                          |                     |                            |            |                     |                |                   |         |
|  |   |                         |              |        |            |                                   |                     |                            |            |                     |                |                   |         |

| Act. Activity   | Orig Early Ear       | rly %    | Target 1 Rem Total | Variance     | JUL AUG                                    | SEP        | ост          | NOV                 | DEC                | JAN           |
|---|----------------------|----------|--------------------|--------------|--|------------|--------------|---------------------|--------------------|---------------|
| ID Description  | Dur Start Fini       |          |                    | Early Finish | 46 47<br>  16   23   30   6   13   20   27 | 3 10 17 24 | 1 8 15 22 29 | 50<br>5  12  19  26 | 51<br>β 10 17 24 β | 52<br>31 7 14 |
| TOLL PLAZA WEST SIDE  |                      |          |                    |              |  |            |              |                     |                    |               |
| S1410 Furniture, signage (face only), white lining  | 18 02OCT07 23OC      | T07 0    | 0 18 -151          | -246         |  |            |              |                     |                    |               |
| TOLL PLAZA - works adjacent to building   |                      |          |                    |              |  |            |              |                     |                    |               |
| S1417 SHT SPB - Kerbs & Rwks & misc finishes  | 12 06MAR07A 29SE     | P07 90   | 0 8 -175           | -398         |  |            |              |                     |                    |               |
| S1437 Admin Blg & Wshop - kerbs, Rwks & misc finishes   | 30 22MAR07A 29SE     | P07 90   | 0 8 -175           | -334         |  |            |              |                     |                    |               |
| TOLL PLAZA FOOTBRIDGE   |                      |          |                    |              |  |            |              |                     |                    |               |
| ABWF  |                      |          |                    |              |  |            |              |                     |                    |               |
| S1264 Installation of Aluminium Cladding  | 38 01MAR07A 29SE     | P07 95   | 0 8 -175           | -374         |  |            |              |                     |                    |               |
| S1250 Toll Ftbrdge - Finishes   | 54 18JUN07A 29SE     | P07 95   | 0 8 -169           | -290         |  |            |              |                     |                    |               |
| E & M WORKS   |                      |          |                    |              |  |            |              |                     |                    |               |
| S1470 E&M Installation at Footbridge  | 30 14APR07A 25AU     | G07A 100 | 0 0                | -315         |  |            |              |                     |                    |               |
| S1500 E&M Footbridge T&C  | 18 15JUL07A 25AU0    | G07A 100 | 0 0                | -297         |  |            |              |                     |                    |               |
| LANDSCAPING & ESTABLISHMENT WORKS   |                      | ļ.       |                    |              |  |            |              |                     |                    |               |
| S1480 Planting Works at Toll Plaza  | 24 10APR07A 11MA     | R08 50   | 0 18 -192          | -168         |  |            |              |                     |                    |               |
| ADMINISTRATION BUILDING   |                      |          |                    |              |  |            |              |                     |                    |               |
| SUBMITTALS & APPROVALS  |                      |          |                    |              |  |            |              |                     |                    |               |
| ABWF. MTRL SUBMITTALS   |                      |          |                    |              |  |            |              |                     |                    |               |
| 1885 Admin.Bldg Prep & submit wood ceiling details  | 24 20NOV04A 03OC     | T07 50   | 50 10 44           | -410         |  |            |              |                     |                    |               |
| 1881 Admin.Bldg Prep & sub GRP water tank details   | 24 12JAN05A 05OC     |          | 50 12 42           | -412         |  |            |              |                     |                    |               |
| 1888 Admin.Bldg Approve suspended ceiling details   | 24 02APR07A 29SE     |          | 0 8 46             | -384         |  |            |              |                     |                    |               |
|   |                      |          |                    |              |  |            |              |                     |                    |               |
| 1886 Admin.Bldg Approve wood ceiling details  | 24   13JUN07A   27SE | P07 50   | 0 6 48             | -382         |  |            |              |                     |                    |               |
| E&M EQPT. / MTRL. SUBMITTALS  |                      |          |                    |              |  |            |              |                     |                    |               |
| 8248 AdmBldg-Engineer to provide Cater'g equip detail   | 0 07APR05A           | 100      | 100 0              | -849         |  |            |              |                     |                    |               |
| PROCUREMENT - MATERIAL  |                      |          |                    |              |  |            |              |                     |                    |               |
| ABWF WORKS  | 0.005502             |          | 0 0 54             | 070          | _  |            |              |                     |                    |               |
| 2056 Admin.Bldg Initial delivery sheet decking  | 0 20SEP07            | 0        | 0 0 54             | -370         |  |            |              |                     |                    |               |
| 2059 Admin.Bldg Initial deliv fall arrest roof syst   | 0 20SEP07*           | 0        | 0 0 -143           |              |  | Ĭ          |              |                     |                    |               |
| 2060 Admin.Bldg Initial deliver balust & metal wks  | 0 20SEP07*           | 0        | 0 0 -143           | -365         |  | <b>*</b>   |              |                     |                    |               |
| CONSTRUCTION  |                      |          |                    |              |  |            |              |                     |                    |               |
| TCSS Access at Admin Bldg   |                      |          |                    |              |  |            |              |                     |                    |               |
| T3350 TCSS Works Within Admin Bldg / Tunnel & Ext   | 140 15SEP06A 17OC    | T07 50   | 0 22 32            | -245         |  |            |              |                     |                    |               |
| T2930 ALL TCSS COMPLETE FOR FSD INSPECTION  | 0 1700               | T07 0    | 0 0 32             | -245         |  |            | $\Diamond$   |                     |                    |               |
| CIVIL & ABWF WORKS  |                      |          |                    |              |  |            |              |                     |                    |               |
| Admin Bldg (C/F) Internal Work @ Crid 1 to 21   |                      |          |                    |              |  |            |              |                     |                    |               |
| Admin Bldg (G/F) - Internal Work @ Grid 1 to 21  T2990 AB G/F (Grid 1-21) - Tileworks & Sanitary Fixt | 30 15SEP06A 29SE     | P07 95   | 0 8 46             | -390         |  |            |              |                     |                    |               |
|   |                      |          |                    |              |  |            |              |                     |                    |               |
| T2150 AB G/F (Grid 1-21) - Door Leaf & Final Paints   |                      |          | 0 8 -175           |              |  |            |              |                     |                    |               |
| T2160 AB G/F (Grid 1-21) - Install Ceiling Panels   | 10 15JUN07A 29SE     | P07 95   | 0 8 -175           | -331         |  |            |              |                     |                    |               |
| Admin Bldg (1/F) - Internal Work @ Grid 1 to 18  T2010 AB 1/F (Grid 1-18) - Tileworks & Sanitary Fixt | 21 20SEP06A 05SEF    | P07A 100 | 0 0                | -379         |  |            |              |                     |                    |               |
|   |                      |          |                    |              |  |            |              |                     |                    |               |
| T2170 AB 1/F (Grid 1-18) - Door Leaf & Final Paints   | 12 02JAN07A 29SE     |          |                    |              |  |            |              |                     |                    |               |
| T2185 AB 1/F (Grid 1-18) - Install Ceiling Panels   | 10 16JUN07A 20SEF    |          | 0 0                | -323         |  |            |              |                     |                    |               |
| T3015 AB 1/F (Grid 1-18) - Floor Carpets  | 12 18JUN07A 29SE     | P07 5    | 0 8 46             | -318         |  |            |              |                     |                    |               |
| T2012 AB 1/F (Grid 10-18) - Proprietary Toilet Cubicle  | 3 20SEP07A 22SEF     | P07A 100 | 0 0                | -382         |  | <b>†</b>   |              |                     |                    |               |
| Admin Bldg (2/F) - Internal Work @ Grid 1 to 18   |                      |          | . '                |              |  |            |              |                     |                    |               |
| T2020 AB 2/F (Grid 1-18) - Tileworks & Sanitary Fixt  | 18 01OCT06A 05SEF    |          | 0 0                | -358         |  |            |              |                     |                    |               |
| T1865 AB 2/F (Tel, Comp, Cont) - Door Lf & Final Paint  | 12 08JAN07A 29SE     | P07 90   | 0 8 -175           | -266         |  |            |              |                     |                    |               |
| T2220 AB 2/F (Grid 1-18) - Door Leaf & Final Paints   | 12 10JAN07A 24SE     | P07 90   | 0 4 -171           | -268         |  |            |              |                     |                    |               |
| T2058 AB 2/F (Grid 1-18) - Install Ceiling Panels   | 18 10JUL07A 29SE     | P07 90   | 0 8 -175           | -284         |  |            |              |                     |                    |               |
|   |                      |          |                    |              |  |            |              |                     |                    |               |





## 道易通聯營公司 DELCAN-IMTECH-GTECH JOINT VENTURE

Record Date:07-09-2007

## 5-week Rolling Programme of Site Works

| Civil Area  | Portion  | Work Area  | Activity  | [8]Type of major equipmen                     | nt           |                       | <u> </u>   |                   | <del>- +</del>                                   |  |          | Sep-   | )7                 |            |  |  |  | Oct-07 |
|---|--|--|---|---|--------------|-----------------------|--|-------------------|--|--|----------|--|--------------------|------------|--|--|--|--------|
| Civil Alea  | Polition   | Work Alea  | Activity  | / plant to be used                            |              | S M T W T             | FS   | SMIT              | WITIF  | SSM  | T W T    | I F I S  |                    | WITIFIS    | SMITW  | TESS   | S MITIW  | / T    |
|   | 1  |  |   | , p.a.n. to 50 abou                           | 25           |                       |  |                   |  |  | 11 12 13 | 14 15  |                    | 9 20 21 22 |  | 27 28 29 30                                      | 30 1 2 3   |        |
| Works Area  | A  | DIGJV Site Office  | Pesticide spraying  | N.A.  |              |                       |  | A R               |  |  |          |  |                    |            |  |  |  |        |
| Works Area  | A  | Subcontractor warehouse  | Material preparation for cable containment / Cable laying   | N.A.  |              |                       |  |                   |  |  |          |  |                    |            |  |  |  |        |
| Works Area  | A  | DIGJV Site Office  | Assemble of control cabinet   | N.A.  | R            | R R                   | R  | A A               | A A  |  |          |  |                    |            |  |  |  |        |
| -   | -  | TMCA   | VD trial test   | N.A.  |              | A                     |  |                   |  |  |          |  |                    |            |  |  |  |        |
|   |  |  |   |   |              |                       |  |                   |  |  |          |  |                    |            |  |  |  |        |
| Road T3   | G  | Road T3  | Routine Checkings   | Van   |              |                       |  |                   |  |  |          |  |                    |            |  |  |  |        |
| Road T3   | G  | Road T3 / underpass, SB & NB   | Cable laying, remedial work & cable termination   | Scissor lift                                  |              |                       |  |                   | Α  |  |          |  |                    |            |  |  |  |        |
| Road T3   | G  | Road T3 / Road Gantry / underpass  | [2] TCSS Traffic field equipment (CCTV & VD)  | Scissor lift                                  |              |                       |  |                   | A A  |  |          |  |                    |            |  |  |  |        |
| Road T3   | G  | Road T3 / underpass, Kiosk S2 & S3   | Cable containment / Cable laying /Cable termination   | Van   | R            |                       | Α  | A                 | AAA  |  |          |  |                    |            |  |  |  |        |
| Road T3   | G  | Road T3, NB (TTA)  | Cable laying, cable termination, cabinet installation   | Scissor lift                                  |              | R                     |  |                   |  |  |          |  |                    | +++        |  |  |  |        |
| Road T3   | G  | Road T3 / underpass, SB & NB   | Fill up opening   | Van   |              | R                     |  |                   | RR   |  |          |  |                    | +          |  | <del>                                     </del> |  |        |
| CLIT  | THA THE THE  | CUT (CD ND NDD CDD)  | Davisina Chaekinga  | Von   |              |                       |  |                   |  |  |          |  |                    |            |  |  |  |        |
| SHT   | H1A, H1B, H1C  | SHT (SB,NB, NPB, SPB)  | Routine Checkings   | Van<br>Metal appfielding                      | _            |                       |  |                   |  |  |          |  | _                  |            |  |  |  |        |
| SHT<br>SHT  | H1B, H1C<br>H1B, H1C   | SHT - NB & SB<br>SHT - NB & SB   | Fill up opening PA system, Radio system, remedial work & Pre-test   | Metal scaffolding<br>Scissor lift             | + +          |                       |  |                   | D D  |  |          | <del>                                     </del> |                    | +          |  | <del>                                     </del> |  |        |
| SHT   | H1B, H1C   | SHT, SB&NB, tunnel entrance  |   |   |              |                       | ^ ^  |                   | K K  |  |          |  |                    |            | <del></del>                                      | <del>                                     </del> |  |        |
| эпі   | пів, піс   | SHT, SDAIND, turiner entrance  | Installation of mounting framework at tunnel portals  | Crane lorry                                   |              |                       | AA   |                   | ^  |  |          |  |                    | +++        | <del></del>                                      | <del>                                     </del> |  | _      |
| SHT   | H2   | SHT - Open road Section  | Routine Checkings   | Van   | <del>-</del> |                       |  |                   |  |  |          |  |                    |            |  |  |  |        |
| SHT   | H2   | SHT Open road section  | TCSS Traffic field equipment installation, rectification, pretest   | Van / Iorry                                   |              | Λ Λ                   |  |                   |  |  |          |  |                    |            |  |  |  |        |
| 3111  | 112  | SITI Openioad section  | 1000 Trainic field equipment installation, rectification, pretest   | Vaii / ioi iy                                 | + +          |                       |  |                   |  | <del></del>                                      |          |  |                    | +++        | <del>                                     </del> | <del>                                     </del> |  | +      |
| SHT   | H3   | SHT - RCFE   | Routine Checkings   | Van   |              |                       |  |                   |  |  |          |  |                    |            |  |  |  | + +    |
| SHT   | H3   | SHT - RCFE (S/B & N/B)   | [2] TCSS Traffic field equipment  |   |              |                       |  |                   |  |  |          |  |                    |            |  | <del>                                     </del> |  |        |
| эпі   | пэ   | 371 - ROPE (3/B & N/B)   | [2] 1033 Tranic neid equipment  | Scissor lift                                  | R            |                       |  |                   |  |  |          |  |                    |            |  |  |  |        |
| OUT   | 110  | OUT DOES (O/D 0 N/D)   | Dedie oods on a diel oods / ood toek  | 0-1   |              |                       |  | D D               |  |  |          | <del>                                     </del> |                    | +          |  |  |  |        |
| SHT<br>SHT  | H3   | SHT - RCFE (S/B & N/B)<br>SHT - RCFE (S/B & N/B)   | Radio system remedial work / pre-test   | Scissor lift                                  | ╅            |                       |  | A A               | Δ  | +  | ++       | <del>├ ├ </del> ┢                                | <del>-</del>       | +          |  | <del>                                     </del> | <del>-      </del>                                 | ++     |
| 911   | H3   | OIII - RUFE (O/B & N/B)  | Fill up opening   | +   | +            | <del></del>           | A  | AA                | ^  | <del>                                     </del> | ++       | <del>├</del>                                     | <del>-      </del> | + + +      | <del>                                     </del> | <del>                                     </del> | <del>-      </del>                                 | ++     |
| ENT   | 11, 12 & 13  | ENT Tunnel (SB, NB, NPB, SPB, ADB, VB,   | Routine checkings   | Van   | t            |                       |  |                   |  |  |          |  |                    |            |  |  |  |        |
| LINI  | 11, 12 0 13  | Toll Plaza & Butterfly Valley)   | . toating or  | v cirl  |              |                       |  |                   |  |  |          |  |                    |            |  |  |  |        |
| ENT   | 12   | ENT -S/B & N/B, BV   | Field equipment (TCD / cabinet) remedial work, cable termination  | Scissor lift                                  |              |                       |  |                   |  |  |          |  |                    |            |  |  |  |        |
|   |  | ,  |   |   | Α            | A                     |  |                   |  |  |          |  |                    |            |  |  |  |        |
| ENT   | 12   | ENT -S/B & N/B   | Cabling, ET system remedial work & Fill-up opening  | Scissor lift                                  | +            | Δ Δ                   | $\vdash$   | <del></del>       | ΔΔΔ  |  | -+-      | <del>├</del>                                     | <del>-</del>       | +          |  | <del>                                     </del> | <del></del>  | ++     |
| ENT   | 12   | ENT -S/B & N/B   | [2] TCSS Traffic field equipment (CCTV & VD)  | Scissor lift                                  | T F          | AAAA                  |  | P                 | RRR  |  | -+-+     | <del>                                     </del> | <del>-      </del> | +++        |  | <del>                                     </del> | <del>-  </del>                                     | ++     |
| ENT   | 12   | ENT -S/B, N/B & CP   | Cable termination / Cabling remedial work / equipment rack  | Scissor lift                                  |              |                       |  |                   |  |  |          |  |                    | 1 1 1      |  |  |  |        |
|   | -  |  | remedial work   |   |              | AAAA                  | Α  | AA                | A   A  |  |          |  |                    |            |  |  |  |        |
| ENT   | 13   | ENT - ADB  | PA, PBX & Radio system remaining work   | Metal scaffolding                             | + +          | ΔΔ                    | ΔΔ   | Δ                 |  |  |          |  |                    | +++        | <del>                                     </del> | <del>                                     </del> |  | +      |
| ENT   | 13   | ENT -ADB, control rm & computer rm   | Central control system, pre-test  | Van   | R            | RRR                   |  |                   | Α  |  |          |  |                    | 1 1 1      |  |  |  |        |
| ENT   | I1 & I3  | ENT, SB&NB, tunnel entrance, near NPB &  | Cable conduit installation / cable laying / cable termination at  | Crane lorry                                   |              | K K K                 |  |                   |  |  |          |  |                    | +++        | <del>                                     </del> | <del>                                     </del> |  | +      |
|   | 11 0 10  | SPB  | tunnel portals  | Ordine long                                   |              | RRR                   | Α  | R                 | A  |  |          |  |                    |            |  |  |  |        |
| ENT   | I1 & I3  | ENT - NPB, SPB & ADB   | PA, BPBX & Radio system remedial work / System pre-test   | Van   |              |                       |  |                   |  |  |          |  |                    | +++        |  |  |  |        |
|   |  |  | · · · , = · = · · · · · · · · · · · · ·   | 1   | R            | R                     |  | AA                | A   A  |  |          |  |                    |            |  |  |  |        |
| ENT   | I1   | ENT - BV, Kiosk K4, K3   | Cable containment / Cable laying / Cable termination  | Van   |              |                       |  | R                 |  |  |          |  |                    | +++        |  |  |  |        |
| ENT   | i1   | ENT, BV & Toll Plaza   | Field equipment remedial work, cable termination  | Crane lorry                                   |              |                       |  |                   |  |  |          |  |                    |            |  |  |  |        |
| ENT   | 12   | ENT -S/B, N/B & CP   | ET krone box remedial work  | Van   |              | A A                   |  |                   |  |  |          |  |                    |            |  |  |  |        |
| ENT   | 12   | ENT, VB  | PA system, cable containment, remedial work   |   |              |                       |  |                   | A  |  |          |  |                    |            |  |  |  |        |
|   |  |  |   |   |              |                       |  |                   |  |  |          |  |                    |            |  |  |  |        |
| LCKV  | J1   | LCKV   | Routine checkings   | Van   |              |                       |  |                   |  |  |          |  |                    |            |  |  |  |        |
| LCKV  | J1 & J2  | LCKV   | [3] & [7] TCSS's field equipment / cable containment / Cabinet  | Scissor lift                                  |              |                       | Α  |                   |  |  |          |  |                    |            |  |  |  |        |
|   |  |  | installation / Cable termination  |   |              |                       |  |                   |  |  |          |  |                    |            |  |  |  |        |
| LCKV  | J2   | LCKV, Kiosk K2   | Cable containment / Cable laying /Cable termination   | Van   | R            | A                     |  |                   |  |  |          |  |                    | $\bot$     |  |  |  |        |
| 0117 70 005   | 5 1144 1140 110 110  | 14 2055 2 170 4  | 007 7 % 0 4 10 1  |   |              |                       |  |                   |  |  |          |  |                    | +          |  | <del>                                     </del> |  |        |
| SH1, 13, RCF  | E H1A - H1C, H2, H3 8  |  | SCT - Traffic Control Device  | Van   |              |                       |  | AA                | AA   |  |          |  |                    |            |  |  |  |        |
| SHT   | G<br>H1A- H1C  | underpass SHT & Portal Building  | SCT for Radio system  | Van   |              | <del></del>           |  |                   |  |  |          | <del>                                     </del> |                    |            | <del></del>                                      | <del>                                     </del> |  |        |
| SHT   | H1A- H1C   | SHT & Portal Building  | SCT for CCTV, VDS   | Van   |              |                       |  |                   |  |  |          | <del>                                     </del> |                    |            |  |  |  |        |
| SHT   |  | SHT, SB & NB, Open road  | SCT - TCSS Cabinet  | Van   | R            |                       | Δ  |                   | 1 1 1  | <del>                                     </del> |          |  |                    |            |  |  |  | -      |
| SHT   | H1A- H1C   | SHT, SB & NB   | SCT for fibre cable test (Node 11, 12 & Kiosk S1)   | Van   | 11           |                       |  |                   | <del>                                     </del> |  |          | <del>                                     </del> |                    |            | <del></del>                                      | <del>                                     </del> |  | + +    |
| SHT   | H1A-H1C  | SHT, SB & NB   | SCT - Radio system  | Van   | 1 1          | AA                    | <del>                                     </del> | R                 | R  |  |          | <del>                                     </del> | <del>-      </del> | +++        |  | <del>                                     </del> | <del>-       -   -   -   -   -   -   -   -  </del> | 1 1    |
| Road T3   | G  | Road T3  | SCT for SDH (Node 12)   | Van   |              |                       |  |                   |  |  |          |  |                    |            |  |  |  |        |
| Road T3   | G  | Road T3  | SCT for power cable   | Van   | Α            |                       |  |                   |  |  |          |  |                    |            |  |  |  |        |
| T3 & RCFE   | G & H3   | T3 & RCFE  | SCT for Traffic Control Devices   | Van   | R            | R R R R               | R  | R R               | R  |  |          |  |                    |            |  |  |  |        |
| T3 & RCFE   |  | T3 & RCFE  | SCT for CCTV, VDS & PA  | Van   |              |                       |  |                   |  |  |          |  |                    | +          |  |  |  |        |
|   |  |  |   |   |              |                       |  |                   |  |  |          |  |                    | 1 1 1      |  |  |  | +      |
| T3 & RCFE   | G & H3   | T3 & RCFE  | SAT for Central System, Pt to Pt  | Van   | ┵            |                       |  | D                 | D  |  |          | $oldsymbol{+}$                                   | <del>-</del>       |            | <del></del>                                      | <del>                                     </del> |  |        |
| RCFE  | H3   | RCFE   | SCT - Node 12   | Van   | ##           |                       |  | R                 | R  |  |          |  |                    |            |  |  |  |        |
| RCFE<br>RCFE  | H3<br>H3   | RCFE<br>RCFE   | SCT - Node 12<br>SAT for Central system - pt to pt  | Van<br>Van                                    |              |                       |  | R                 | R  |  |          |  |                    |            |  |  |  |        |
| RCFE<br>RCFE<br>ENT   | H3<br>H3<br>I1 -I3   | RCFE RCFE ENT & Portal building  | SCT - Node 12 SAT for Central system - pt to pt SCT - Traffic control devices, CCTV, VHD  | Van<br>Van<br>Van                             |              | D                     | RR   | R                 |  |  |          |  |                    |            |  |  |  |        |
| RCFE<br>RCFE<br>ENT<br>ENT  | H3<br>H3   | RCFE RCFE ENT & Portal building ENT & Portal building  | SCT - Node 12 SAT for Central system - pt to pt SCT - Traffic control devices, CCTV, VHD SCT for Radio system   | Van<br>Van<br>Van<br>Van                      |              | R                     | RR   | R                 |  |  |          |  |                    |            |  |  |  |        |
| RCFE<br>RCFE<br>ENT   | H3<br>H3<br>I1 -I3<br>I1 - I3  | RCFE RCFE ENT & Portal building  | SCT - Node 12 SAT for Central system - pt to pt SCT - Traffic control devices, CCTV, VHD  | Van<br>Van<br>Van                             |              | R                     |  | R                 |  |  |          |  |                    |            |  |  |  |        |
| RCFE RCFE ENT ENT ENT ENT ENT ENT ENT   | H3<br>H3<br>I1 - I3<br>I1 - I3<br>I2<br>I2<br>I2   | RCFE RCFE ENT & Portal building ENT & Portal building ENT ENT ENT  | SCT - Node 12 SAT for Central system - pt to pt SCT - Traffic control devices, CCTV, VHD SCT for Radio system SCT for Cabinet SCT for CCTV & VD SCT for power cable   | Van<br>Van<br>Van<br>Van<br>Van<br>Van<br>Van |              |                       |  | RRR               |  |  |          |  |                    |            |  |  |  |        |
| RCFE RCFE ENT ENT ENT ENT ENT ENT ENT ENT ENT   | H3<br>H3<br>I1 - I3<br>I1 - I3<br>I2<br>I2<br>I2<br>I2   | RCFE RCFE ENT & Portal building ENT & Portal building ENT ENT ENT ENT ENT  | SCT - Node 12 SAT for Central system - pt to pt SCT - Traffic control devices, CCTV, VHD SCT for Radio system SCT for Cabinet SCT for CCTV & VD SCT for power cable SCT for fibre cable   | Van<br>Van<br>Van<br>Van<br>Van<br>Van<br>Van |              | AAAA                  |  | RRR               |  |  |          |  |                    |            |  |  |  |        |
| RCFE RCFE ENT ENT ENT ENT ENT ENT ENT ENT ENT EN  | H3<br>H3<br>I1 - I3<br>I1 - I3<br>I2<br>I2<br>I2<br>I2<br>I2<br>I1   | RCFE RCFE ENT & Portal building ENT & Portal building ENT  | SCT - Node 12 SAT for Central system - pt to pt SCT - Traffic control devices, CCTV, VHD SCT for Radio system SCT for Cabinet SCT for CCTV & VD SCT for power cable SCT for fibre cable SCT for Central system  | Van       | R            | AAAA                  | A R  | RRR               |  |  |          |  |                    |            |  |  |  |        |
| RCFE RCFE ENT ENT ENT ENT ENT ENT ENT ENT ENT EN  | H3<br>H3<br>I1 - I3<br>I1 - I3<br>I2<br>I2<br>I2<br>I2<br>I2<br>I1 - I3<br>I1 - I3   | RCFE RCFE ENT & Portal building ENT & Portal building ENT  | SCT - Node 12 SAT for Central system - pt to pt SCT - Traffic control devices, CCTV, VHD SCT for Radio system SCT for Cabinet SCT for CCTV & VD SCT for power cable SCT for fibre cable SAT for Central system SAT for PA   | Van       | R            | A A A A A A A R R R R | A R  | RRR               | R  |  |          |  |                    |            |  |  |  |        |
| RCFE RCFE ENT ENT ENT ENT ENT ENT ENT ENT ENT EN  | H3 H3 I1-I3 I1-I3 I2 I2 I2 I2 I2 I1 I1-I3 I1-I3 I1-I3 I1-I3 J1-I3 J1-I3  | RCFE RCFE ENT & Portal building ENT & Portal building ENT  | SCT - Node 12 SAT for Central system - pt to pt SCT - Traffic control devices, CCTV, VHD SCT for Radio system SCT for Cabinet SCT for CCTV & VD SCT for power cable SCT for fibre cable SAT for Central system SAT for PA SCT for fiber cable & power cable   | Van       | R            | A A A A A A A R R R R | A R  | R R R             | R R R  |  |          |  |                    |            |  |  |  |        |
| RCFE RCFE ENT ENT ENT ENT ENT ENT ENT ENT ENT EN  | H3 H3 H1-I3 I1-I3 I2 I2 I2 I2 I2 I1-I3 I1-I3 I1-I3 J1-I3 J1-I3 J1-I3 J1-I3 J1-I3 J1-I3   | RCFE RCFE RCFE ENT & Portal building ENT & Portal building ENT ENT ENT ENT ENT ENT ENT ENT & Portal building ENT & Portal building ENT & Portal building LCKV LCKV   | SCT - Node 12  SAT for Central system - pt to pt SCT - Traffic control devices, CCTV, VHD SCT for Radio system SCT for Cabinet SCT for CCTV & VD SCT for power cable SCT for forentral system SAT for Central system SAT for FA SCT for fibre cable & power cable SCT - Traffic control devices   | Van       | R            | A A A A A A A R R R R | A R  | R R R             | R R R R R R R R R R                              |  |          |  |                    |            |  |  |  |        |
| RCFE RCFE ENT ENT ENT ENT ENT ENT ENT ENT ENT EN  | H3 H3 I1-I3 I1-I3 I2 I2 I2 I2 I2 I1 I1-I3 I1-I3 I1-I3 I1-I3 J1-I3 J1-I3  | RCFE RCFE RCFE ENT & Portal building ENT & Portal building ENT & Portal building ENT & Portal building LCKV LCKV   | SCT - Node 12 SAT for Central system - pt to pt SCT - Traffic control devices, CCTV, VHD SCT for Radio system SCT for Cabinet SCT for Cabinet SCT for CCTV & VD SCT for power cable SCT for fibre cable SAT for Central system SAT for PA SCT for fiber cable & power cable SCT - Traffic control devices SAT - Central system, Point to point  | Van       | R            | A A A A A R R R R     | A R  | R R R             | R R R R R R R R R R                              |  |          |  |                    |            |  |  |  |        |
| RCFE RCFE RCFE ENT ENT ENT ENT ENT ENT ENT ENT ENT EN   | H3 H3 H1 - I3 I1 - I3 I2 I2 I2 I2 I2 I1- I3 I1 - I3 I1 - I3 I1 - I3 I1 - I3 J1 & J2                                | RCFE RCFE RCFE ENT & Portal building ENT & Portal building ENT ENT ENT ENT ENT ENT ENT ENT & Portal building ENT & Portal building ENT & Portal building LCKV LCKV   | SCT - Node 12  SAT for Central system - pt to pt SCT - Traffic control devices, CCTV, VHD SCT for Radio system SCT for Cabinet SCT for CCTV & VD SCT for power cable SCT for forentral system SAT for Central system SAT for FA SCT for fibre cable & power cable SCT - Traffic control devices   | Van       | R            | A A A A A R R R R     | A R  | R R R             | R R R R R R R R R R                              |  |          |  |                    |            |  |  |  |        |
| RCFE RCFE RCFE ENT ENT ENT ENT ENT ENT ENT ENT ENT EN   | H3 H3 H1 - H3 H1 - H3 H1 - H3 H2 H2 H2 H2 H2 H1 - H3 H1 - H3 H1 - H3 H1 - H3 H3 - H4 H                         | RCFE RCFE RCFE ENT & Portal building ENT & Portal building ENT ENT ENT ENT ENT ENT ENT ENT & Portal building ENT & Portal building LCKV LCKV LCKV R8K R8K R8K  | SCT - Node 12 SAT for Central system - pt to pt SCT - Traffic control devices, CCTV, VHD SCT for Radio system SCT for Cabinet SCT for Cabinet SCT for CCTV & VD SCT for power cable SCT for fibre cable SAT for Central system SAT for PA SCT for fiber cable & power cable SCT - Traffic control devices SAT - Central system, Point to point SCT for ET system SCT for Radio system SCT for Radio system SCT for Radio system   | Van       | R            | A A A A A R R R R     | A R R R R  | R R R             | R R R R R R R R R R R R R                        |  |          |  |                    |            |  |  |  |        |
| RCFE RCFE RCFE ENT ENT ENT ENT ENT ENT ENT ENT ENT LCKV LCKV LCKV R8K R8K R8K R8K R8K                           | H3 H3 H1 - H3 H1 - H3 H1 - H3 H2 - H2 H2 H2 H2 H2 H1 - H3 H1 - H3 H1 - H3 H3 - H4 H                            | RCFE RCFE RCFE ENT & Portal building ENT & Portal building ENT ENT ENT ENT ENT ENT ENT ENT ENT BY ENT  | SCT - Node 12 SAT for Central system - pt to pt SCT - Traffic control devices, CCTV, VHD SCT for Radio system SCT for Cabinet SCT for CCTV & VD SCT for power cable SCT for fibre cable SAT for Central system SAT for Central system SAT for FA SCT for fiber cable & power cable SCT - Traffic control devices SAT - Central system, Point to point SCT for ET system SCT for Radio system SCT for ET system SAT for ET system SAT or ET system SAT or ET system  | Van       | R            | A A A A A R R R R     | A R R R R  | R R R             | R R R R R R R R R R R R R                        |  |          |  |                    |            |  |  |  |        |
| RCFE RCFE RCFE ENT ENT ENT ENT ENT ENT ENT ENT ENT EN   | H3 H3 H1-I3 I1-I3 I2 I2 I2 I2 I2 I1-I3 I1-I3 I1-I3 J1 & J2 J1 & J2 J1 & J2 R8K R8K R8K R8K R8K R8K   | RCFE RCFE RCFE RCFE ENT & Portal building ENT & Portal building ENT ENT ENT ENT ENT ENT ENT ENT & Portal building ENT & Portal building LCKV LCKV LCKV RSK R8K R8K R8K R8K   | SCT - Node 12  SAT for Central system - pt to pt SCT - Traffic control devices, CCTV, VHD SCT for Radio system SCT for Cabinet SCT for Cabinet SCT for CCTV & VD SCT for power cable SCT for forentral system SAT for Central system SAT for PA SCT for fiber cable & power cable SCT - Traffic control devices SAT - Central system SAT - Central system SCT for ET system SAT for ET system SAT for ET system SAT for ET system SAT - R8K, SDH SAT - R8K, SDH SAT - R8K is DH SAT - R8K is SDH   | Van       | R            | A A A A A R R R R     | A R R R R  | R R R             | R R R R R R R R R R R R R                        |  |          |  |                    |            |  |  |  |        |
| RCFE RCFE RCFE ROFE ENT ENT ENT ENT ENT ENT ENT ENT LCKV LCKV LCKV R8K R8K R8K R8K R8K R8K R8K R8K              | H3 H3 H1 - H3 H1 - H3 H1 - H3 H2 H2 H2 H2 H2 H1 - H3 H3 - H4 H4 H4 H5 H6 H6 H7 | RCFE RCFE RCFE RCFE ENT & Portal building ENT & Portal building ENT ENT ENT ENT ENT ENT ENT & Portal building ENT & Portal building LCKV LCKV LCKV LCKV R8K R8K R8K R8K R8K R8K R8K  | SCT - Node 12 SAT for Central system - pt to pt SCT - Traffic control devices, CCTV, VHD SCT for Radio system SCT for Cabinet SCT for Cabinet SCT for CCTV & VD SCT for power cable SCT for fore cable SCT for fibre cable SAT for Central system SAT for PA SCT for fiber cable & power cable SCT - Traffic control devices SAT - Central system, Point to point SCT for ET system SAT for PA SCT for Fadio system SAT - RBK, SDH SAT - RBK, SDH SAT - Radio System SAT - Radio System   | Van       | R            | A A A A A R R R R     | A R R R R  | R R R             | R R R R R R R R R R R R R                        |  |          |  |                    |            |  |  |  |        |
| RCFE RCFE ROFE ENT ENT ENT ENT ENT ENT ENT ENT ENT EN   | H3 H3 H1-I3 I1-I3 I2 I2 I2 I2 I2 I1-I3 I1-I3 I1-I3 J1 & J2 J1 & J2 J1 & J2 R8K R8K R8K R8K R8K R8K   | RCFE RCFE RCFE RCFE ENT & Portal building ENT & Portal building ENT ENT ENT ENT ENT ENT ENT ENT & Portal building ENT & Portal building LCKV LCKV LCKV RSK R8K R8K R8K R8K   | SCT - Node 12  SAT for Central system - pt to pt SCT - Traffic control devices, CCTV, VHD SCT for Radio system SCT for Cabinet SCT for Cabinet SCT for CCTV & VD SCT for power cable SCT for forentral system SAT for Central system SAT for PA SCT for fiber cable & power cable SCT - Traffic control devices SAT - Central system SAT - Central system SCT for ET system SAT for ET system SAT for ET system SAT for ET system SAT - R8K, SDH SAT - R8K, SDH SAT - R8K is DH SAT - R8K is SDH   | Van       | R            | A A A A A R R R R     | A R R R R  | R R R R R R R R R | R R R R R R R R R R R R R                        |  |          |  |                    |            |  |  |  |        |
| RCFE RCFE RCFE ROFE ENT ENT ENT ENT ENT ENT ENT ENT LCKV LCKV LCKV R8K R8K R8K R8K R8K R8K R8K R8K R8K          | H3 H3 H1-I3 I1-I3 I2 I2 I2 I2 I2 I2 I1-I3 I1-I3 J1 & J2 J1 & J2 J1 & J2 R8K R8K R8K R8K R8K R8K R8K R8K R8K  | RCFE RCFE RCFE RCFE ENT & Portal building ENT & Portal building ENT ENT ENT ENT ENT ENT ENT ENT & Portal building ENT & Portal building LCKV LCKV LCKV LCKV R8K R8K R8K R8K R8K R8K R8K R8K  | SCT - Node 12  SAT for Central system - pt to pt SCT - Traffic control devices, CCTV, VHD SCT for Radio system SCT for Cabinet SCT for Cabinet SCT for CCTV & VD SCT for power cable SCT for forentral system SAT for Central system SAT for Foentral system SAT for Foentral system SCT - Traffic control devices SAT - Central system, Point to point SCT for ET system SAT for ET system SAT or Radio system SAT - R8K, SDH SAT - R8K, SDH SAT - ET system SAT - ET system SAT - ET system SAT - ET system SAT - SAT | Van       | R            | A A A A A R R R R     | A R R R R  | R R R R R R R R R | R R R R R R R R R R R R R                        |  |          |  |                    |            |  |  |  |        |
| RCFE RCFE RCFE ROFE ROFE ROT  | H3 H3 H3 H1-I3 I11-I3 I2 I2 I2 I2 I2 I12 I1-I3 I11-I3 I11-I3 J1 & J2 J1 & J2 J1 & J2 KR8K R8K R8K R8K R8K R8K R8K R8K R8K R8                       | RCFE RCFE RCFE ENT & Portal building ENT & Portal building ENT ENT ENT ENT ENT ENT ENT & Portal building ENT & Portal building ENT & Portal building LCKV LCKV LCKV LCKV R8K   | SCT - Node 12 SAT for Central system - pt to pt SCT - Traffic control devices, CCTV, VHD SCT for Radio system SCT for Cabinet SCT for Cabinet SCT for CotV & VD SCT for power cable SCT for fore cable SAT for Central system SAT for PA SCT for fiber cable & power cable SCT - Traffic control devices SAT - Central system, Point to point SCT for ET system SAT or ET system SAT or ET system SAT or ET system SAT - Radio System SAT - Radio System SAT - Radio System SAT - PA & BPBX system SAT - PA & BPBX system   | Van       | R            | A A A A A R R R R     | A R R R R  | R R R R R R R R R | R R R R R R R R R R R R R                        |  |          |  |                    |            |  |  |  |        |
| RCFE RCFE RCFE ROFE ENT ENT ENT ENT ENT ENT ENT ENT ENT LCKV LCKV LCKV R8K R8K R8K R8K R8K R8K R8K R8K          | H3 H3 H1-I3 I1-I3 I2 I2 I2 I2 I2 I2 I1-I3 I1-I3 J1 & J2 J1 & J2 J1 & J2 R8K R8K R8K R8K R8K R8K R8K R8K R8K  | RCFE RCFE RCFE RCFE ENT & Portal building ENT & Portal building ENT ENT ENT ENT ENT ENT ENT ENT & Portal building ENT & Portal building LCKV LCKV LCKV LCKV R8K R8K R8K R8K R8K R8K R8K R8K  | SCT - Node 12  SAT for Central system - pt to pt SCT - Traffic control devices, CCTV, VHD SCT for Radio system SCT for Cabinet SCT for Cabinet SCT for CCTV & VD SCT for power cable SCT for forentral system SAT for Central system SAT for Foentral system SAT for Foentral system SCT - Traffic control devices SAT - Central system, Point to point SCT for ET system SAT for ET system SAT or Radio system SAT - R8K, SDH SAT - R8K, SDH SAT - ET system SAT - ET system SAT - ET system SAT - ET system SAT - SAT | Van       | R            | A A A A A R R R R     | A R R R R  | R R R R R R R R R | R R R R R R R R R R R R R                        |  |          |  |                    |            |  |  |  |        |
| RCFE RCFE RCFE ROFE ROFE ROT ROFE ROT                                       | H3 H3 H3 H1-I3 I1-I3 I2 I2 I2 I2 I2 I1-I3 I1-I3 I1-I3 J1 & J2 J1 & J2 J1 & J2 SR8K R8K R8K R8K R8K R8K R8K R8K R8K R8K                             | RCFE RCFE RCFE RCFE ENT & Portal building ENT & Portal building ENT ENT ENT ENT ENT ENT ENT ENT & Portal building ENT & Portal building ENT & Portal building ENT & Rest & | SCT - Node 12 SAT for Central system - pt to pt SCT - Traffic control devices, CCTV, VHD SCT for Radio system SCT for Cabinet SCT for Cabinet SCT for CCTV & VD SCT for power cable SCT for Fibre cable SAT for Central system SAT for PA SCT for fibre cable & power cable SCT - Traffic control devices SAT - Central system, Point to point SCT for ET system SCT for ET system SAT re Radio system SAT - PA & BPSX system SAT - PA & BPSX system SAT - PA & BPSX system Routine checkings [2] TCSS Traffic field equipment & Cabinet  | Van       | R            | A A A A A R R R R     | A R R R R  | R R R R R R R R R | R R R R R R R R R R R R R                        |  |          |  |                    |            |  |  |  |        |
| RCFE RCFE RCFE ENT ENT ENT ENT ENT ENT ENT ENT ENT LCKV LCKV R8K            | H3 H3 H3 H1-I3 I11-I3 I2 I2 I2 I2 I2 I12 I1-I3 I11-I3 I11-I3 J1 & J2 J1 & J2 J1 & J2 KR8K R8K R8K R8K R8K R8K R8K R8K R8K R8                       | RCFE RCFE RCFE ENT & Portal building ENT & Portal building ENT ENT ENT ENT ENT ENT ENT & Portal building ENT & Portal building ENT & Portal building LCKV LCKV LCKV LCKV R8K   | SCT - Node 12 SAT for Central system - pt to pt SCT - Traffic control devices, CCTV, VHD SCT for Radio system SCT for Cabinet SCT for Cabinet SCT for CotV & VD SCT for power cable SCT for fore cable SAT for Central system SAT for PA SCT for fiber cable & power cable SCT - Traffic control devices SAT - Central system, Point to point SCT for ET system SAT or ET system SAT or ET system SAT or ET system SAT - Radio System SAT - Radio System SAT - Radio System SAT - PA & BPBX system SAT - PA & BPBX system   | Van       | R            | A A A A A R R R R     | A R R R R  | R R R R R R R R R | R R R R R R R R R R R R R                        |  |          |  |                    |            |  |  |  |        |
| RCFE RCFE RCFE ROFE ENT ENT ENT ENT ENT ENT ENT ENT LCKV LCKV LCKV LCKV R8K | H3 H3 H3 H1-I3 I1-I3 I2 I2 I2 I2 I2 I1-I3 I1-I3 I1-I3 J1 & J2 J1 & J2 J1 & J2 SR8K R8K R8K R8K R8K R8K R8K R8K R8K R8K                             | RCFE RCFE RCFE RCFE ENT & Portal building ENT & Portal building ENT ENT ENT ENT ENT ENT ENT ENT & Portal building ENT & Portal building ENT & Portal building ENT & Rest & | SCT - Node 12 SAT for Central system - pt to pt SCT - Traffic control devices, CCTV, VHD SCT for Radio system SCT for Cabinet SCT for Cabinet SCT for CCTV & VD SCT for power cable SCT for Fibre cable SAT for Central system SAT for PA SCT for fibre cable & power cable SCT - Traffic control devices SAT - Central system, Point to point SCT for ET system SCT for ET system SAT re Radio system SAT - PA & BPSX system SAT - PA & BPSX system SAT - PA & BPSX system Routine checkings [2] TCSS Traffic field equipment & Cabinet  | Van       | R            | A A A A A R R R R     | A R R R R  | R R R R R R R R R | R R R R R R R R R R R R R                        |  |          |  |                    |            |  |  |  |        |
| RCFE RCFE RCFE RCFE RTF ENT ENT ENT ENT ENT ENT ENT LCKV LCKV LCKV R8K      | H3 H3 H3 H1-I3 I1-I3 I2 I2 I2 I2 I2 I1-I3 I1-I3 I1-I3 J1 & J2 J1 & J2 J1 & J2 J1 & R8K                         | RCFE RCFE RCFE RCFE ENT & Portal building ENT & Portal building ENT ENT ENT ENT ENT ENT ENT ENT & Portal building ENT & Portal building ENT & Portal building ENT & Rest & | SCT - Node 12 SAT for Central system - pt to pt SCT - Traffic control devices, CCTV, VHD SCT for Radio system SCT for Cabinet SCT for Cabinet SCT for CCTV & VD SCT for power cable SCT for Fibre cable SAT for Central system SAT for PA SCT for fibre cable & power cable SCT - Traffic control devices SAT - Central system, Point to point SCT for ET system SCT for ET system SAT re Radio system SAT - PA & BPSX system SAT - PA & BPSX system SAT - PA & BPSX system Routine checkings [2] TCSS Traffic field equipment & Cabinet  | Van       | R            | A A A A A R R R R     | A R R R R  | R R R R R R R R R | R R R R R R R R R R R R R                        |  |          |  | Note:              |            |  |  |  |        |

Distribution: Arup-Johnny Mac, Hara, Alex C, Franco L, Hamlyn K, Joseph C, KT Chan, Patrick L, Simon Cheung, Philip C, PF Li, Sharon H, Tony C, Wilson W, Winnie M, Donald L, Johnny L, Kenny C, Thomas Wong, Andy Wong

Remark: 1) The schedule only shows the anticipated works planned and shall be subject to changes which will be reported by daily labour forecast on ad-hoc bases.

2) Should it have any query on the above activity, please approach the following personnel.

R8K: KY Chan / J. Lam / A. Luk; R8T: KY Chan / A. Kan / CK Fung / A. Luk

R8K / R8T - SCT / SAT: KY Chan / YS Ma / HF Leung


- Note:

  [1] Works depends on spatial co-ordination among related Main Contractor and TCSS.

  [2] Works Subject to Traffic Tube arrangement

  [3] Works subject to condition of site access & civil provision.

  [4] Works depend on Civil Contractor to complete / rectify their provision



## APPENDIX C MONITORING REQUIREMENTS

Appendix C - Environmental Impact Monitoring Requirements for Eagle's Nest Tunnel and Associated Works

| Type of<br>Monitoring | Parameter   | Frequency  | Location   | Measurement Conditions   |
|-----------------------|---|--|--|--|
| Air Quality           | 1-hour TSP  | 3 times every<br>6 days                                  | AM1 (3) (Yew Chung Internation School / PLK Choi Kai Yau School)                         | <ul> <li>AM1 – Rooftop <sup>(3)</sup></li> <li>AM3 – On ground</li> <li>AM4 – Ground floor close to</li> </ul> |
| , ,                   | 24-hour TSP   | Once every 6 days  | <ul> <li>AM3 <sup>(4)</sup> (Garden Villa)</li> <li>AM4 (Government Quarters)</li> </ul> | the refuse collection station of<br>Government Quarters  |
|                       | $L_{eq}$ , $L_{90}$ & $L_{10}$ at 30 minute intervals during (0700 to 1900 on normal weekdays)  | Once per week  |  | NM1 – Rooftop (Façade measurement) (3)   |
| Noise                 | $L_{eq}$ , $L_{90}$ & $L_{10}$ at 5 minute intervals during (1900 to 2300) $^{(1)}$             | Once per week (include 3 consecutive 5-min measurements) | clude 3 consecutive 5-min Internation School / PLK Choi                                  | • NM5 – Ground Floor <sup>(2)</sup> - (Façade measurement)   |
|                       | $L_{eq}$ , $L_{90}$ & $L_{10}$ at 5 minute intervals during (2300 to 0700 of next day) $^{(1)}$ | (include 3 consecutive 5-min • NM6 (Gover                | NM6 (Government Quarters)  | NM6 – Rooftop of Refuse     Collection Station (Free field measurement)  NM7 – Rooftop (Freede                 |
|                       | $L_{eq}$ , $L_{90}$ & $L_{10}$ at 5 minute intervals during (0700 to 1900 on holidays) $^{(1)}$ | Once per week (include 3 consecutive 5-min measurements) |  | NM7 – Rooftop (Façade measurement)   |

<sup>(1) –</sup> Conduct noise monitoring only when construction work is carried out.

<sup>(2) –</sup> The measurement was taken at 2.3 m above ground floor of Villa Carlton, where has a line of sight of the construction site in the opposite.

<sup>(3) –</sup> Yew Chung International School / PLK Choi Kai Yau School (Station AM1 and NM1) had ceased operated and been demolished since February 2007. The monitoring at AM1 and NM1 has been suspended since February 2007, as approved by EPD on 26<sup>th</sup> April 2007.

<sup>(4) –</sup> Station AM3 was relocated from Garden Villa to the nearby slope no. 07SW-D/FR4 and the monitoring was resumed on 14 February 2005.

APPENDIX D ENVIRONMENTAL QUALITY PERFORMANCE (ACTION/LIMIT) LEVELS

# Appendix D - Action and Limit Levels (ENT)

#### 1-Hour TSP

| Location | Action Level, μg/m <sup>3</sup> | Limit Level, μg/m³ |
|----------|---------------------------------|--------------------|
| AM1      | 296                             |                    |
| AM3      | 350                             | 500                |
| AM4      | 294                             |                    |

#### 24-Hour TSP

| Location | Action Level, μg/m <sup>3</sup> | Limit Level, μg/m³ |
|----------|---------------------------------|--------------------|
| AM1      | 168                             |                    |
| AM3      | 200                             | 260                |
| AM4      | 170                             |                    |


### **Construction Noise**


| Period  | Action Level                              | Limit Level, dB(A) |     |     |     |
|---|---|--------------------|-----|-----|-----|
| 1 criou   | for all stations                          | NM1                | NM5 | NM6 | NM7 |
| 0700-1900 hrs on normal weekdays                                      |   | 70/65*             | 75  | 75  | 75  |
| 0700-2300 hrs on<br>holidays & 1900-<br>2300 hrs on all<br>other days | When one documented complaint is received | -                  | 70  | 65  | 60  |
| 2300-0700 hrs of<br>next day  |   | -                  | 55  | 50  | 45  |

<sup>(\*)</sup> Since NM1 is an educational institution, the noise Limit Level (0700-1900 hrs on normal days) is taken as 70 dB(A). The Limit Level will be reduce to 65 dB(A) during school examination periods.

APPENDIX E
GRAPHICAL PRESENTATION OF AIR
QUALITY MONITORING RESULTS

#### 1-hr TSP Levels





Title

Route 8 (previously known as Route 9) between Cheung Sha Wan & Sha Tin Contract HY/2003/02 - Eagle's Nest Tunnel and Associated Works
Graphical Presentation of 1-hour TSP Impact Monitoring Results

Scale

N.T.S


N.T.S


Project
No.
MA3024

Date
Nov 07

Appendix
E

#### 24-hr TSP Levels





Route 8 (previously known as Route 9) between Cheung Sha Wan & Sha Tin Contract HY/2003/02 - Eagle's Nest Tunnel and Associated Works Graphical Presentation of 24-hour TSP Impact Monitoring

Results


Title


| Scale |       | Project |        |
|-------|-------|---------|--------|
|       | N.T.S | No.     | MA3024 |
| Date  |       | Append  | ix     |


Nov 07



APPENDIX F GRAPHICAL PRESENTATION OF NOISE MONITORING RESULTS








\* Construction Noise Level = Measured Noise Level - Baseline Level (If the measured noise level is lower than the baseline level, the construction noise level will be taken as the measured one)

Route 8 (previously known as Route 9) between Cheung Sha Wan & Sha Tin Contract HY/2003/02 - Eagle's Nest Tunnel and Associated Works


Graphical Presentation of Construction Noise Monitoring Results


| _ | COLISII | action nois | c icvci will be take |
|---|---------|-------------|----------------------|
|   | Scale   |             | Project              |
|   |         | N.T.S       | No. MA3024           |
|   | Date    | Nov 07      | Appendix<br>F        |






#### Restricted Hours (23:00 to 07:00 ) - Noise Levels







\* Construction Noise Level = Measured Noise Level - Baseline Level (If the measured noise level is lower than the baseline level, the construction noise level will be taken as the measured one)

Title
Route 8 (previously known as Route 9) between Cheung Sha Wan & Sha Tin
Contract HY/2003/02 - Eagle's Nest Tunnel and Associated Works

oring Date

N.T.S

Nov 07

Project
No. MA3024
Appendix

F

CINOTECH

Graphical Presentation of Construction Noise Monitoring Results

APPENDIX G IMPLEMENTATION SCEDULE OF ENVIRONMENTAL MITIGATION MEASURES (EMIS)

Appendix G - Summary of Environmental Mitigation Implementation Schedule

| Types of<br>Impacts   | Mitigation Measures  | Status |
|-----------------------|--|--------|
| -                     | <ul> <li>Any stockpile of dusty materials or stockpile of dusty material should be covered entirely by impervious sheeting or<br/>sprayed with water so as to maintain the entire surface wet.</li> </ul>  | ٨      |
|                       | <ul> <li>A stockpile of dusty materials should not extend beyond the pedestrian barriers, fencing or traffic cones.</li> </ul>   | ^      |
|                       | <ul> <li>Vehicle washing facilities should be provided at every exit point.</li> </ul>   | ^      |
|                       | • The area where vehicle washing takes place and the section of the road between the washing facilities and the exit point should be paved with concrete, bituminous materials or hardcores.   | ٨      |
|                       | • Where a site boundary adjoins a road, street, service lane or other area accessible to the public, hoarding of not less than 2.4m high from ground level should be provided along the entire length of that portion of the site boundary except for a site entrance or exit. | ^      |
| Construction<br>Dust  | • Every main haul road should be sprayed with water or a dust suppression chemical so as to maintain the entire road surface wet.  | ٨      |
| Dust                  | • The portion of any road leading only to a construction site that is within 30m of a discernible or designated vehicle entrance or exit should be kept clear of dusty materials.  | ٨      |
|                       | • Any stockpile of dusty materials should be either covered entirely be impervious sheeting, placed in an area sheltered on the top and the 3 sides or sprayed with water or a dust suppression chemical so as to maintain the entire surface wet.                             | ٨      |
|                       | <ul> <li>All dusty materials should be sprayed with water or a dust suppression chemical immediately prior to any loading,<br/>unloading or transfer operation so as to maintain the dusty materials wet.</li> </ul>   | ٨      |
|                       | <ul> <li>Every vehicle should be washed to remove any dusty materials from its body and wheels immediately before leaving a construction site.</li> </ul>  | ٨      |
|                       | • The working area of any excavation should be sprayed with water or a dust suppression chemical immediately before, during and immediately after the operation so as to maintain the entire surface wet.  | ٨      |
| Construction<br>Noise | <ul> <li>Only well-maintained plant should be operated on –site and plant should be serviced regularly during the construction<br/>works.</li> </ul>   | ۸      |
|                       | • Machines and plant that may be in intermittent use should be shut down between work periods or should be throttled down to a minimum.  | ٨      |
|                       | <ul> <li>Plant know to emit noise strongly in one direction, should where possible, be orientated to direct noise away from the<br/>NSRS.</li> </ul>   | ^      |
|                       | Mobile plant should be sited as far away from NSRs as possible.  | ^      |
|                       | <ul> <li>Material stockpiles and other structures should be effectively utilised, where practicable, to screen noise from on-site<br/>construction activities.</li> </ul>  | ۸      |
|                       | Use quite plant and Working Method   | ^      |
|                       | Reduce the number of plant operating in critical areas close NSRs.   | ٨      |

| Types of<br>Impacts | Mitigation Measures  | Status |
|---------------------|--|--------|
|                     | Construct temporary and movable noise barriers   | ^      |
| Water Quality       | Construction Runoff and Drainage   |        |
|                     | <ul> <li>Use of sediment traps and the adequate maintenance of drainage systems to prevent flooding and overflow.</li> </ul>   | ^      |
|                     | Boundaries of critical areas of earthworks should be marked and surrounded by dykes or embankments for flood protection.  Temporary ditches should be provided to facilities runoff discharge into the appropriate watercourses, via a silt retention pond. Permanent drainage channels should incorporate sediment basins or traps and baffles to enhance deposition rates.   | ^      |
|                     | <ul> <li>All temporary and permanent drainage pipes and culverts provided to facilitate runoff discharge should be adequately designed for the controlled release of storm flows. All sediment traps should be regularly cleaned and maintained. The temporarily diverted drainage should be reinstated to its original condition when the construction works has finished or the temporary diversion is no longer required</li> </ul>   | ^      |
|                     | <ul> <li>Sand silt in the wash water from the wheel washing facilities, which ensure no earth, mud and debris is deposited on roads, should be settled out the removed before discharging into storm drains. A section of the road between the wheel washing bay and the public road should be paved with backfill to prevent wash water or other site runoff form entering public road drains.</li> </ul>   | ^      |
|                     | <ul> <li>Oil interceptors should be provided in the drainage system and regularly emptied to prevent the release of oils and grease into the storm water drainage system after accidental spillage. The interceptor should have a bypass to prevent flushing during periods of heavy rain.</li> </ul>  | ^      |
|                     | <ul> <li>Catchpits and perimeter channels shall be constructed in advance of site formation works and earthworks.</li> </ul>   | ^      |
|                     | • Silt removal facilities, channels and manholes shall be suitably maintained with the deposited silt and grit being removed at least once a week, and at the onset of and after each rainstorm to ensure that these facilities are functioning properly at all times.   | ^      |
|                     | <ul> <li>Earthworks final surfaces shall be well compacted and the subsequent permanent work or surface protection shall be carried out immediately after the final surfaces are formed to prevent erosion caused by rainstorms. Appropriate intercepting channels shall be provided along the site boundary or at the locations agreed with the ET Leader. Rainwater pumped out from trenches or foundation excavations shall be discharged into silt removal facilities before discharge into storm drains.</li> </ul> | ^      |
|                     | <ul> <li>All generators, fuel and oil storage shall be within bunded areas. Drainage from the areas shall be connected to storm drains<br/>via a petrol interceptor.</li> </ul>  | ۸      |
|                     | Tunnelling Work  |        |
|                     | <ul> <li>Temporary open storage of excavated materials should be covered with tarpaulin or similar fabric during rainstorms. Any washout of construction or excavated materials form the drill and blast tunnelling work should be diverted to the drainage system via appropriate sediment traps.</li> </ul>  | ^      |
|                     | <ul> <li>Ground water pumped out of tunnels should be discharged into the drainage channels which incorporated sediment traps to<br/>enhance deposition rates and to remove silt.</li> </ul>   | ^      |

| Types of<br>Impacts | Mitigation Measures  | Status |
|---------------------|--|--------|
| -                   | <ul> <li>Spend grouts used in diaphragm wall construction should be collected in a separate slurry collection system, reconditioned and reused wherever practicable. The disposal of used grouting materials will only be permitted if it is treated to the TM standards before discharge to the storm drains or disposal to landfill.</li> </ul>  | N/A    |
|                     | General Construction Activities  |        |
|                     | <ul> <li>Debris and rubbish on site should be collected, handled and disposed of properly to avoid entering the water column and<br/>cause water quality impacts.</li> </ul>   | ^      |
|                     | • All fuel tanks and storage areas will be provided with locks and be located on sealed areas (within bunds of a capacity equal to 110% of the storage capacity of the largest tank or 20% by volume of the fuel stored in that areas, whichever in the greatest).   | ^      |
|                     | Sewage Effluent  |        |
|                     | <ul> <li>Construction work force sewage discharges form fixed toilet facilities on-site should be connected to the nearby existing trunk sewer wherever feasible. However, for areas where existing trunk sewer is not available, it is recommended that appropriate and adequate on site portable chemical toilets should be provided by a licensed contractor who will be responsible for appropriate disposal and maintenance of these facilities.</li> </ul> | ۸      |
|                     | <ul> <li>It is considered that sewage discharges could also be treated by on-site septic tanks and soakaway. Minimum clearance away form streams and catchments and other requirements for the proposed septic tank and soakaway should be referred to EPD's Practice Note for Professional Persons, Drainage Plans.</li> </ul>  | N/A    |
| Waste               | General  |        |
|                     | <ul> <li>Training and instruction shall be given at a site to construction staff to increase awareness and draw attention to waste<br/>management issues and the need to minimise waste generation. The training requirement shall be included in the site waste<br/>management plan.</li> </ul>   | ^      |
|                     | Storage, Collection and Transportation of Waste  |        |
|                     | <ul> <li>Wastes shall be handled and stored in a manner to ensure that they are held securely without loss or leakage.</li> </ul>  | ^      |
|                     | <ul> <li>Authorised or licensed waste hauliers shall be used and they shall only collect wastes prescribed by their permits.</li> </ul>  | ^      |
|                     | Waste shall be removed on a daily basis.   | ^      |
|                     | Waste storage area shall be maintained and cleaned on a daily basis.   | ^      |
|                     | <ul> <li>Windblown litter and dust during transportation shall be minimised by either covering trucks or transporting wastes in<br/>enclosed containers.</li> </ul>  | ^      |
|                     | <ul> <li>Obtain necessary waste disposal permits from the appropriate authorities if they are required.</li> </ul>   | ^      |
|                     | <ul> <li>Wastes shall be disposed of at licensed waste disposal facilities.</li> </ul>   | ^      |
|                     | <ul> <li>Develop procedure such as ticketing system to facilitate tracking of loads, particularly for chemical waste, and to ensure<br/>that illegal disposal of wastes does not occur.</li> </ul>   | ^      |
|                     | Maintain records of the quantities of wastes generated, recycled and disposed.   | ^      |
|                     | Surplus Excavated Materials  |        |

| Types of<br>Impacts | Mitigation Measures  | Status |
|---------------------|--|--------|
| •                   | <ul> <li>Due to the high risk of loose material being washed into the existing nullah, stockpile materials should be properly compacted and covered from water erosion and located at least 10m away from the nullah wall.</li> </ul>  | N/A    |
|                     | Construction and Demolition (C&D) Waste  |        |
|                     | <ul> <li>Careful design, planning and good site management shall be adopted to minimise over-ordering and generation of waste<br/>materials such as concrete grouts.</li> </ul>  | ^      |
|                     | • The handling and disposal of bentonite slurries shall be undertaken in accordance with Practice Note for Professional Persons – Construction Site Drainage (ProPECC PN 1/94) on construction site drainage.  | N/A    |
|                     | • Construction and demolition (C&D) material shall be segregated to inert and non-inert parts. The inert portion shall re-used at areas of reclamation or land formation, or to public filling area shall such allocation is deemed necessary. The non-inert portion shall be disposed of to landfill.   | ^      |
|                     | Chemical Waste   |        |
|                     | <ul> <li>Chemical waste that is produce during construction shall be handled in accordance with the Code of Practice on the<br/>Packaging, Handling and Storage of Chemical Wastes.</li> </ul>   | ^      |
|                     | <ul> <li>Containers used for the storage of chemical wastes should:</li> <li>a. Be suitable for the substance they are holding, resistant to corrosion, maintained in a good condition, and securely closed;</li> </ul>  | ^      |
|                     | <ul><li>b. Have a capacity of less than 450 litres unless the specifications have been approved by the EPD;</li><li>c. Display a label in English and Chinese in accordance with instructions prescribed in Schedule 2 of the Chemical Waste Regulations.</li></ul>  |        |
|                     | <ul> <li>The storage area for chemical wastes should:</li> <li>a. Be clearly labelled and used solely for the storage of chemical waste;</li> <li>b. Be enclosed on at least 3 sides;</li> </ul>   |        |
|                     | <ul> <li>c. Have an impermeable floor and bunding of capacity to accommodate 110% of the volume of the largest container or 20% by volume of the chemical waste stored in the area, whichever is largest;</li> <li>d. Have adequate ventilation;</li> </ul>  | ^      |
|                     | e. Be covered to prevent rainfall entering (water collected within the bund must be tested and disposed as chemical waste if necessary);   |        |
|                     | <ul> <li>f. Be arranged so that incompatible materials are adequately separated.</li> <li>Disposal of chemical waste shall be via a licensed waste collector; and to a facility licensed to receive chemical waste; or a reuser of the waste (under approval from EPD).</li> </ul>   | ٨      |
|                     | General Refuse   | 1      |
|                     | <ul> <li>General refuse generated on-site shall be stored in enclosed bins or compaction unit separate from C&amp;D and chemical wastes. A reputable waste collector shall be employed by the contractor to remove general refuse from the site, separately from C&amp;D and chemical wastes, on a daily for every second day basis to minimise odour, pest and litter impacts. The burning of refuse on construction sites is prohibited by law.</li> </ul> | ^      |

| Types of<br>Impacts               | Mitigation Measures   | Status |
|-----------------------------------|---|--------|
|                                   | Reusable rather than disposable dishware shall be used if feasible.   | N/A    |
|                                   | <ul> <li>A sediment barrier shall be erected to minimize stream sedimentation at downstream of the project boundary of the Toll<br/>Plaza.</li> </ul>   | N/A    |
|                                   | <ul> <li>Conduct a tree survey before commencement of the construction work.</li> </ul>   | ^      |
| Ecology                           | <ul> <li>All measures recommended in the approved landscape proposals under Condition 2.4 in EP above shall be fully implemented in accordance with the details and time schedule set out in the submission.</li> </ul>   | N/A    |
|                                   | <ul> <li>Loss of the adjacent woodland due to temporary land take shall be returned to the original status immediately.</li> <li>Wild and uncontrolled fire shall be strictly prohibited</li> </ul>   | N/A    |
|                                   | • Fences shall be erected along the boundary of the construction sites at the Toll Plaza before commencement of works, to prevent tipping, vehicle movements, and encroachment of personnel onto adjacent wooded areas.   | N/A    |
|                                   | • Landscape mitigation measure 1 (LMM1) – Construction programming and management. The periphery of the works areas at street level shall be managed so that they do not appear cluttered, untidy and unattractive and inconvenient to pedestrians. For example, all hoarding shall be colorfully designed with interesting motifs demonstrating the work of Highways Department. Hoardings with bland colours shall be avoided.  | N/A    |
| Landscape<br>and Visual<br>Impact | • Landscape mitigation measure 2 (LMM2) – Advanced planting and erosion control works. Where possible, the transplantation of existing valuable trees, the stockpiling of topsoil, new planting and erosion control works shall be carried out as early as possible in the construction period instead of at the end. This will assist in maximizing the time for carrying out transplantation and new planting, resulting in a higher success rate for the survival of transplantation and new planting, resulting in a higher success rate for the survival of transplanted trees and the establishment of new screen trees. The stockpiling of topsoil will provide an abundant use of on-site material for growing media. During detailed design, the issue of stockpiling of topsoil in a manner that would avoid washing into the drainage scheme should be examined comprehensively. | N/A    |
|                                   | <ul> <li>Measurement of vibration would also be carried out on a need basis during the piling work</li> </ul>   | N/A    |

Remarks:

Compliance of mitigation measure; Not Applicable; ^ N/A

Non-compliance of mitigation measure; Non-compliance but rectified by the contractor X

### APPENDIX H SUMMARY OF ENVIRONMENTAL LICENCES AND PERMITS

**Appendix H - Summary of Environmental Licensing and Permit Status (ENT)** 

| Permit No.               | Valid       | Period   | Details   | Status  |
|--------------------------|-------------|----------|---|---------|
| 1 C1 IIIIC 140.          | From        | To       | Details   | Status  |
| Environmental Perr       | nit (EP)    |          |   |         |
| EP-103/2001/C            | 22/07/05    | N/A      | Construction and operation of  (a) All civil works (including highways, traffic, geotechnical, drainage, structural, architectural and landscaping works) for the Lai Chi Kok Viaduct, the interchange with Ching Cheung Road, the main road within Butterfly Valley and the Eagle's Nest Tunnel; (b) All E&M works (including ventilation, Traffic Control & Surveillance System (TCSS), toll collection system and lighting) for the whole Route 9 between Cheung Sha Wan and Sha Tin; I The permanent slope works above the northern portal of the Eagle's Nest Tunnel; (d) The architectural works (including fitting out and furnishings) of the portal buildings of the Sha Tin Heights Tunnel. | Valid   |
| Registration of Che      | nical Waste | Producer |   |         |
| WPN<br>5213-761-L2595-01 | 26/01/04    | N/A      | Regulation for disposal of spent oil and waste batteries arising from construction activities in all project areas.   | Valid   |
| Water Discharge Li       |             |          |   |         |
| EP482/261/0327/I         | 03/05/04    | 31/05/09 | Discharge of industrial trade effluent and effluent arising from construction activities at the construction site at Ventilation Adit on Tai Po Road (behind Shell Filling Station) opposite Pinehill Development Highways.   | Valid   |
| EP482/261/0326/I         | 01/04/04    | 30/04/09 | Discharge of industrial trade effluent and effluent arising from construction activities at the construction site at Mui Kong Tsuen, Butterfly Valley, Lai Chi Kok, Kowloon.  | Valid   |
| No. 3156                 | 23/02/04    | 22/02/09 | Discharge of industrial trade effluent and all other wastewater arising from the works areas at North Portal of Route 9 – Eagle's Nest Tunnel and Associated Works (Contract HY/2003/02).   | Valid   |
| Construction Noise       | Permit (CN  | P)       |   |         |
| GW-RW0082-07             | 20/3/07     | 19/9/07  | Location: Mui Kong Tsuen Time Period: 0700-2400 (general holiday including Sundays) and 1900-2400 (any day not being a general holiday).  | Expired |
| GW-RW0089-07             | 25/3/07     | 24/9/07  | Location: SHT-North Portal Time Period: 0700-2300 (general holiday including Sundays) and 1900-2300 (any day not being a general holiday).  | Expired |
| GW-RN0102-07             | 9/4/07      | 8/10/07  | Location: SHT-North Portal near Garden Villa Time Period: Any day between 2300-0700 on next day   | Expired |
| GW-RN0104-07             | 9/4/07      | 8/10/07  | Location: ENT-South Portal at Butterfly Valley Time Period: Any day between 2300-0700 on next day   | Expired |

| Permit No.   | Valid Period |          | Details  | Status  |
|--------------|--------------|----------|--|---------|
| refilit No.  | From         | To       | Details  | Status  |
| GW-RN0103-07 | 10/4/07      | 9/10/07  | Location: ENT-South Portal at Butterfly Valley Time Period: 0700-2300 (general holiday including Sundays) and 1900-2300 (any day not being a general holiday)                  | Expired |
| GW-RN0105-07 | 10/4/07      | 9/10/07  | Location: SHT-North Portal near Garden Villa Time Period: 0700-2300 (general holiday including Sundays) and 1900-2300 (any day not being a general holiday)                    | Expired |
| GW-RN0185-07 | 11/5/07      | 10/11/07 | Location: Tunnel North Portal site near Garden Villa Time Period: 0700-2300 (general holiday including Sundays) and 1900-2300 (any day not being a general holiday).           | Expired |
| GW-RN0230-07 | 06/06/07     | 05/12/07 | Location: SHT-South Portal near Garden Villa Time Period: Any day between 2300-0700 on next day  | Valid   |
| GW-RN0231-07 | 06/06/07     | 05/12/07 | Location: SHT-North Portal near Tai Po Road and Keng Hau Road Time Period: Any day between 2300-0700 on next day   | Valid   |
| GW-RN0252-07 | 18/06/07     | 17/12/07 | Location: SHT-South Portal near Garden Villa<br>Time Period: 0700-2300 (general holiday including<br>Sundays) and 1900-2300 (any day not being a general holiday).             | Valid   |
| GW-RN0380-07 | 27/07/07     | 26/01/08 | Location: Butterfly Valley, Lai Chi Kok Time Period: 0700-2300 (general holiday including Sundays) and 1900-2300 (any day not being a general holiday).                        | Valid   |
| GW-RN0514-07 | 30/11/07     | 29/05/08 | Location: SHT-North Portal near Tai Po Road and Keng Hau Road Time Period: 0700-2300 (general holiday including Sundays) and 1900-2300 (any day not being a general holiday).  | Valid   |
| GW-RN0515-07 | 30/11/07     | 29/05/08 | Location: Tunnel North Portal Site near Garden Villa Time Period: 0700-2300 (general holiday including Sundays) and 1900-2300 (any day not being a general holiday).           | Valid   |
| GW-RN0513-07 | 30/11/07     | 29/05/08 | Location: Tunnel South Portal Site at Butterfly Valley <i>Time Period</i> : 0700-2300 (general holiday including Sundays) and 1900-2300 (any day not being a general holiday). | Valid   |

## APPENDIX I COMPLAINT LOG

# Appendix I - Complaint Log

| Log Ref. | Location of<br>Concern | Received Date  | Details of Complaint   | Investigation/Mitigation Action  | Status |
|----------|------------------------|--|--|--|--------|
| 40426    | Butterfly<br>Valley    | 26 April 2004  | A public noise complaint was recently received by EPD. The complaint was related to the noise generated from the Route 8 – ENT site near Butterfly Valley at the night time on 21 April 2004. EPD subsequently referred the complaint to the Environmental Team (ET) Leader of the Project on 23 April 2004.   | Noise at night time The information provided by the RSS indicated that no works were undertaken by the Contractor during the concerned period. The concerned noise might probably be due to a burglary case occurred at same night.  Noise during day-time  It is believed that the day-time noise complaint was due to the site formation works of the Project. Considering the powered mechanical equipment used at the Butterfly Valley and the echo effect of the valley, ET believe that the day-time construction noise from the site at Butterfly Valley might cause nuisance to the nearby resident to some extent, though there was no noise level exceedance at the Government Quarters during our routine monitoring in last three months.  The Contractor agreed to implement mitigation measures, including good site practices, selecting quieter plant and working methods and reduction in numbers of noisy plant operating currently, in order to mitigate noise impacts at the NSRs. | Closed |
| 40914    | Garden Villa           | 13-Sep-04 (by<br>EPD)<br>14-Sep-04 (by<br>ET Leader) | Environmental Protection Department (EPD) received a public noise complaint on 13 September 2004 about construction noise generated from the Route 8 – Eagle's Nest Tunnel and Associated Works (R8-ENT) Project, nearby by Garden Villa at Tai Po Road, Sha Tin. EPD subsequently referred the complaint to the Environmental Team (ET) Leader of the Project on 14 September 2004.  The complaint was about general construction noise generated from a construction site nearby Garden Villa at Tai Po Road, Sha Tin. As informed by EPD, | Environmental Permits A Construction Noise Permit (No. GW-RN0405-04) was obtained by the Contractor for the use of powered mechanical equipment (PME) in the concerned works area and use of TAR no.1 during restricted hours.  Blasting Works According to the information provided by the Resident Site Staff (RSS), for carrying out blasting works, a blasting permit should be issued by the Mines Division of Civil Engineering and Development Department (CEDD), but not under the jurisdiction of EPD. The CNP issued by EPD only specified the use of PME but not the blasting works during restricted hours.  | Closed |

| Log Ref. Location Concern | Details of Complaint   | Investigation/Mitigation Action  | Status |
|---------------------------|--|--|--------|
|                           | the complainant was particularly concerned of two issues:  1. The complainant was informed by the Contractor (Leighton – Kumagai Joint Venture) that blasting works would be conducted during restricted hours. He worried about the noise nuisance would be induced by the blasting works.  2. Noise nuisance from some site vehicles traveling on the Temporary Access Road (TAR no.1) near Garden Villa was noted by the complainant during restricted hours. | As advised by the RSS, the Contractor did intend to apply for a permit to the Mines Division of CEDD for blasting works during restricted hours. However, up to the time of preparation of this report, the Contractor still had not obtained the approval from the Mines Division and therefore, no blasting works were performed by the Contractor during restricted hours.    Use of TAR no.1 |        |

| Log Ref. | Location of<br>Concern | Received Date  | Details of Complaint  | Investigation/Mitigation Action   | Status |
|----------|------------------------|--|---|---|--------|
|          |                        |  |   | passing the site entrance was recorded. Therefore, it was considered that the nuisance noted by the complainant was not due to the site vehicles adopted by the Contractor (LKJV).  Nevertheless, the Contractor was reminded to ensure the compliance of the CNP conditions and adopt good site practice to minimize the construction noise.   |        |
| 41021    | Garden Villa           | 09-Oct-04 (by<br>EPD)<br>21-Oct-04 (by<br>ET Leader) | Environmental Protection Department (EPD) received a public noise complaint on 9 October 2004 about construction noise generated from the Route 8 – Eagle's Nest Tunnel and Associated Works (R8-ENT) Project, nearby by Garden Villa at Tai Po Road, Sha Tin. EPD subsequently referred the complaint to the Environmental Team (ET) Leader of the Project on 21 October 2004.  The complaint was about nighttime construction noise generated from a construction site nearby Garden Villa at Tai Po Road, Sha Tin. As informed by EPD, the complainant was particularly concerned of two issues:  Construction works undertaken by the Contractor (Leighton–Kumagai Joint Venture) were noted after 2300 hour.  Some workers were noted leaving the site through Temporary Access Road (TAR) no.1 at around 2 am, causing nuisance to the residents in Garden Villa. | According to the information provided by the RSS, no construction activity was undertaken in the nighttime period (2300 – 0700 hours) at the concerned site area.  LKJV did admit that some vehicles had been operating at midnight for transporting LKJV's survey workers from the site. Inconsiderate behaviors were noted causing nuisance to Garden Villa residents:  1. Driving the vehicles too fast, which generated excessive engine noise;  2. Noise inside the vehicles (such as staff talking or radios) escaping through the open vehicle windows; and  3. Vehicle beeping horn to request the guards to open the gate.  In order to rectify the situation, LKJV had notified the relevant staff with the receipt of the complaint and urged them to take appropriate measures when using TAR1 at night:  1. to drive slowly in order to reduce the engine noise, especially when approaching Garden Villa;  2. to roll up the vehicle windows to contain any noise from talking or radios; and  3. to prohibit beeping the vehicle horn for gate opening; instead, to park the car and approach the guard on foot. | Closed |

| Log Ref. | Location of<br>Concern                          | Received Date   | Details of Complaint   | Investigation/Mitigation Action  | Status |
|----------|---|---|--|--|--------|
| 41023    | Government<br>Quarters<br>(Butterfly<br>Valley) | 20-Oct-04<br>(by MHJV)<br>23-Oct-04<br>(by ET Leader) | A public complaint was received by the Engineer's Representative (ER) of Route 8 – Eagle's Nest Tunnel and Associated Works (R8-ENT) Project on 20 <sup>th</sup> October 2004. The complaint was raised by a resident of the Government Quarters at Caldecott Road, concerning dust generation as a result of the construction activities at Butterfly Valley. The ER subsequently referred the complaint to the Environmental Team (ET) Leader of the Project on 23 <sup>rd</sup> October 2004. | The complaint was considered valid based on:  1. ER's site observations;  2. ET's weekly site audit; and  3. 1-hr TSP exceedance record.  Also, the sources of dust generation were identified as  1. 2 portions of the haul roads, one at Slope BV-S2 and one linking between South Portal Tunnel to Mui Kong Tsuen, were found to be dry.  2. Dust impact due to the haulage of excavated materials at the South Portal.  Enhanced dust suppression measures had been implemented by the Contractor:  • added rockfill to the haul road between South Portal Tunnel and the Gully fill area;  • maintained watering to haul road at Slope BV-S2;  • requested the fill material supplier to ensure the material was in a damp condition before leaving quarry;  • provided for material not dampened at the Quarry to be directed to the wheel wash for water spray before entering the site;  • when cleaning drill holes along slope BV-S4 to ensure adequate water was available for flushing to suppress dust emission; AND  • provided damper stockpiles of cleared material at BV-S2 before loading.  Based on ER's site observations, most of the above mitigation measures have been implementing by the Contractor. Also, an additional water browser was delivered to site on 29 <sup>th</sup> Oct 04. No significant fugitive dust emission has been found.  During ET's site inspections on 27 <sup>th</sup> Oct and 3 <sup>rd</sup> Nov 2004, the situation was found improved. No deficiency relating to air quality impact was noted by ET during the two audit sessions.  The results of air quality monitoring (1-hr and 24-hr TSP) in the period between 21 <sup>st</sup> Oct and 2 <sup>nd</sup> Nov 2004 were all found to be complied with the Action / Limit Levels. | Closed |

| Log Ref. | Location of<br>Concern                          | Received Date  | Details of Complaint   | Investigation/Mitigation Action   | Status |
|----------|---|--|--|---|--------|
| 41124    | Government<br>Quarters<br>(Butterfly<br>Valley) | 21-Nov-04<br>(by LKJV)<br>24-Nov-04<br>(by ET<br>Leader) | A public complaint was received by the Contractor of Route 8 – Eagle's Nest Tunnel and Associated Works (R8-ENT) Project on 21 <sup>st</sup> November 2004 (Sunday). The complaint was concerned about excessive noise generation from construction machinery at Butterfly Valley on the same day. The Engineer's Representative (ER) subsequently referred the complaint to the Environmental Team (ET) Leader of the Project on 24 <sup>th</sup> November 2004.  | According to the ER, the only construction activity at Butterfly Valley undertaken on 21 <sup>st</sup> Nov 04 was formation of access road near Slope BV-S2. The activity only involved operations of 1 no. of excavator and 1 no. of dump truck with grab, which complied with the condition stipulated in a valid CNP GW-RW0484-04, which was hold by the Contractor.  Routine noise monitoring was conducted on 21 <sup>st</sup> and 28 <sup>th</sup> Nov 2004 at NM6. All the measured noise levels (48.5 to 56.4 dB(A)) were well below the noise limit level. In addition, the measurement results were within the baseline noise level.  Therefore, the complaint was considered to be invalid. Nevertheless, the Contractor was reminded to ensure the compliance of the conditions stipulated in CNP. The Contractor was also recommended to adopt good site practice in order to minimize the construction noise. | Closed |
| 41201    | Government<br>Quarters<br>(Butterfly<br>Valley) | 01-Dec-04<br>(by MHJV &<br>ET Leader)                    | A public complaint was received by the Engineer's Representative (ER) of Route 8 – Eagle's Nest Tunnel and Associated Works (R8-ENT) Project on 1st December 2004. The complaint was raised by a resident of the Government Quarters at Caldecott Road, concerning dust generation at Butterfly Valley. The Environmental Team (ET) of the Project was informed with the complaint on the same day.  The resident complained that a large portion of the excavated slopes was not properly covered, which caused dust nuisance to her. | The complaint was considered valid based on:  1. ER's site observations;  2. ET's weekly site audit  Upon receipt of the complaint, a series dust control measures had been implemented by the Contractor, such as covering of the exposed slopes with appropriate sheeting, regular watering to the haul roads and excavated slope faces, etc.  During the ET's weekly site audit on 08-Dec-04 together with the representative of HyD, IEC, ER and the Contractor, the above mitigation measures were observed. The idle slopes at BVS2 had been covered by tarpaulin sheeting and erosion mat. The left exposed slope surfaces at BVS2 were under excavation, thus being unable to be covered.  According to the ER, the complainant has expressed his satisfaction to the site condition on 07-Dec-04, after the implementation of dust mitigation measures by the  | Closed |

| Log Ref. | Location of<br>Concern         | Received Date  | Details of Complaint  | Investigation/Mitigation Action   | Status |
|----------|--------------------------------|--|---|---|--------|
|          |                                |  |   | Contractor.  However, owing to the prevailing of the dry season, the Contractor was reminded to ensure the dust control measures are effectively implemented.   |        |
| 50125    | Garden Villa<br>(North Portal) | 21-Jan-05<br>(by EPD)<br>25-Jan-05<br>(by ET Leader) | Environmental Protection Department (EPD) received a public noise complaint on 21 January 2005 about construction noise and dust generated from the Route 8 – Eagle's Nest Tunnel and Associated Works (R8-ENT) Project, nearby by Garden Villa at Tai Po Road, Sha Tin. EPD subsequently referred the complaint to the Environmental Team (ET) Leader of the Project on 25 January 2005.  The complaint was about construction noise and dust generated from a construction site nearby Garden Villa at Tai Po Road, Sha Tin. The complainant was particularly concerned of two issues:  1. Noise from tunnel blasting work carrying out at around 7:30am and 10:00pm; and 2. Dump trucks without covering of canvas when leaving the construction site. | Noise from blasting For carrying out the blasting, the Contractor had obtained the permit from relevant authority. The ET's noise monitoring results did not show any exceedance for the measurement taken when blasting was in place. It should be highlighted that for carrying out blasting works, permission should be obtained by Mines Division of CEDD, but not under the control of EPD. In order to minimize the nuisance from the works, the Contractor was recommended:  • To inform the residents around the area about the time of blasting in advance; and • To re-schedule the blasting time table, if possible, in order to avoid nuisance.  Uncovered dump trucks In order to evaluate the situation, two inspections were carried out by the ET at Garden Villa on 27-Jan and 28-Jan-05 to identify the dump trucks leaving the site with uncovered load. On 27-Jan-05, 3 nos. of trucks, which were working for ENT Project, was noted by-passing Garden Villa without proper cover.  Enhanced control (penalty system) was implemented by the Contractor after the inspection on 27-Jan. During the inspection on 28-Jan-05, 24 nos. of dump trucks for ENT Project were found leaving the site. No non-compliance was noted for the trucks working for ENT Project.  LKJV was reminded to keep closely monitoring on the condition and the effectiveness of the proposed control measures. | Closed |

| Log Ref. | Location of<br>Concern         | Received Date  | Details of Complaint   | Investigation/Mitigation Action  | Status |
|----------|--------------------------------|--|--|--|--------|
| 50308    | Garden Villa<br>(North Portal) | 05-Mar-05<br>(by EPD)<br>08-Mar-05<br>(by ET Leader) | EPD received a public complaint on 5 March 2005 about construction noise and dust generated from the construction sites of Route 8 – Eagle's Nest Tunnel and Associated Works (R8-ENT) and Route 8 - Sha Tin Heights Tunnel and Approaches (R8-SHT), nearby by Garden Villa at Tai Po Road, Sha Tin. EPD subsequently referred the complaint to the Environmental Team (ET) Leader of the Project on 8 March 2005.  The complaint was about construction noise and dust generated from the construction sites nearby Garden Villa at Tai Po Road, Sha Tin. The complainant was particularly concerned of the following issues:  1. Nighttime & Sunday construction noise 2. Noise from tunnel blasting at early morning and nighttime 3. Dust from construction activities | <ul> <li>Nighttime &amp; Sunday construction noise</li> <li>no exceedance for noise monitoring</li> <li>restricted hour works were found complied with the CNPs</li> <li>records of vehicular trips on TAR1 did not show noncompliance of CNP conditions</li> <li>Noise from tunnel blasting at early morning and nighttime</li> <li>no exceedance for noise monitoring</li> <li>valid blasting permit had been obtained from CEDD</li> <li>blasting work is not under the jurisdiction of EPD</li> <li>Dust from construction activities</li> <li>dump trucks with uncovered / inadequately covered materials were observed leaving site</li> <li>no exceedance for TSP monitoring</li> <li>enhanced dust suppression measures had been implemented by the Contractor</li> <li>Conclusions</li> <li>The complaint against the dust issue (uncovered / inadequately covered dump trucks) was considered justifiable The Contractor was reminded to review the current checking system. Continuous spot checks would be performed by ET and RSS.</li> </ul> | Closed |
| 50330    | Garden Villa<br>(TAR1)         | 30-Mar-05<br>(by EPD & ET<br>Leader)                 | Environmental Protection Department (EPD) received a public complaint on 30 <sup>th</sup> March 2005 about construction noise from the sites of Route 8 – Eagle's Nest Tunnel and Associated Works (R8-ENT) near Garden Villa at Tai Po Road, Sha Tin.  The complaint, which was lodged by a resident of Garden Villa on 29 <sup>th</sup> March 2005, was about the noise generated by heavy vehicles traveling in and out of the construction site near Garden Villa. According to the complaint, the noise was made from 7am onwards.  | The site of concern was likely to be the Temporary Access Road no.1 (TAR1) connecting Tai Po Road and the construction sites of R8-ENT and Route 8 - Sha Tin Heights Tunnel and Approaches (R8-SHT).  The time period of concern was within normal working hours (7am to 7pm) on a weekday not being holidays. According to the EM&A Manual, the criterion of construction noise in term of $L_{\rm eq}$ -30min within this period is 75 dB(A) for domestic premises.  Since the commencement of the Project, no exceedance of daytime noise criterion of 75 dB(A) was recorded at Station AM3 (Garden Villa). During the 2-hour measurement period of the ad-hoc monitoring (0700-0900 hrs), all the measured noise levels ( $L_{\rm eq}$ -30min) were below the daytime noise  | Closed |

| Log Ref. | Location of<br>Concern | Received Date  | Details of Complaint   | Investigation/Mitigation Action   | Status |
|----------|------------------------|--|--|---|--------|
|          |                        |  |  | criterion of 75 dB(A).  Based on the results of routine noise monitoring and the adhoc measurement on 1 <sup>st</sup> April 2005 at Garden Villa, no exceedance of daytime noise criterion of 75 dB(A) was recorded. The complaint lodged is therefore considered not justifiable.  In order to minimize the nuisance generated by the vehicle use at Garden Villa, the Contractor has proposed to limit the frequency of trucks existing from TAR1 at a rate of one truck per minute during the time period of concern (7am to 8:30am).  |        |
| 50415    | Government<br>Quarters | 09-Apr-05<br>(by EPD)<br>15-Apr-05<br>(by ET Leader) | The complaint, which was lodged by a resident of 7/F, 38B, 8-10 Caldecott Road (Governmental Quarters) on 9 <sup>th</sup> April 2005, was about the noise generated by the construction works at the Butterfly Valley during daytime. The complainant mentioned that the instant noise level taken by himself was 78 to 82 dB(A).  EPD subsequently referred the complaint to the Environmental Team (ET) Leader of the Project on 15 <sup>th</sup> April 2005.  The time period of concern was within normal working hours (7am to 7pm) on a weekday not being public holidays. According to the EM&A Manual, the criterion of construction noise in term of L <sub>eq</sub> -30min within this period is 75 dB(A) for domestic premises. | Governmental Quarters (Station NM6) is one of the designated noise monitoring stations in the EM&A programme. Routine monitoring is undertaken on a weekly basis in accordance with the EM&A Manual.  Since the commencement of the Project, no exceedance of daytime noise criterion of 75 dB(A) was recorded at this station.  Ad-hoc measurement was conducted at the complainant's premises on 22 Apr 05. The measured noise level was 69.0 dB(A), which was well below the daytime noise criterion of 75 dB(A).  Based on the results of routine noise monitoring and the adhoc measurements conducted in the complainant premises, no exceedance of daytime noise criterion of 75 dB(A) was recorded. The complaint lodged is therefore considered not justifiable. | Closed |

| Log Ref. | Location of<br>Concern | Received Date  | Details of Complaint   | Investigation/Mitigation Action   | Status |
|----------|------------------------|--|--|---|--------|
| 50419    | Government<br>Quarters | 15-Apr-05<br>(by EPD)<br>19-Apr-05<br>(by ET Leader) | The complaint was lodged by a resident of 8-10 Caldecott Road (Government Quarters) on 15 <sup>th</sup> April 2005 to EPD as well as the Chief Resident Engineer of the Project.  EPD subsequently referred the complaint to the Environmental Team (ET) Leader of the Project on 19 <sup>th</sup> April 2005.  The complainant mentioned that they had experienced quite a lot of noise emanating from the tunnel drilling area after 11pm over several nights and most particularly at the night of 14 <sup>th</sup> April 2005 and at 4am on 15 <sup>th</sup> April 2005. | The site of concern was likely to be the South Portal. For carrying out construction works at this area during restricted hours, two Construction Noise Permits (CNPs no. GW-RW0085-05 and GW-RW0086-06) were obtained by the Contractor in accordance with the requirements stipulated in Noise Control Ordinance.  According to the information provided by the Resident Site Staff and the Contractor, the construction activities undertaken in the period between 11 <sup>th</sup> and 15 <sup>th</sup> April 2005 from 1900 to 0700 hours included drilling, breaking, trimming, set up of rock drill, installation of arch-rib and grouting.  The powered mechanical equipment (PME) involved in the above works included backhoe, rock drill, loader, dumper, shot-crete machine, group pump, mobile platform and grout machine, which were covered by the CNPs.  According to the routine monitoring results, for the time period between 2300-0700 hours, the measured noise levels exceeded the corresponding noise Limit Level of 50dB(A). However, the measured levels were found within the range of baseline level and below the average baseline level.  Based on the routine noise monitoring results at Station NM6, the measured noise levels for the period between 2300-0700 hours were below the baseline noise level, which was comparable to the ambient level. According to the RSS's record, the PME items operated during the concerned period were found covered by the 2 CNPs hold by the Contractor.  Based on the available information, there is not enough evidence to prove whether the complaint against nighttime construction noise generated in the concerned period (11 <sup>th</sup> to 15 <sup>th</sup> April 2005) is justifiable or not. | Closed |

| Log Ref. | Location of<br>Concern               | Received Date | Details of Complaint  | Investigation/Mitigation Action   | Status |
|----------|--------------------------------------|---------------|---|---|--------|
| 50512    | Yew Chung<br>International<br>School | 12-May-05     | On 11 May 05, a notice was sent to Yew Chung International School (YCIS) by the Contractor, providing their tentative blasting schedule on 12 May 05. It was shown that one of the blasting operations was scheduled at 09:30am, at when an examination was being held in YCIS.  Upon receipt of the notice, a representative of YCIS lodged a complaint to the Contractor via the Project's hotline at 07:40 on 12 May 2005. The complainant expressed her objection to the blasting operation taken at 09:30am when the examination was taken place.  The Contractor then agreed on one occasion only to delay the tunnel blast planned for 9:30am until 9:50am (i.e. 5 min after the examination). The complainant satisfied but did expect no future blasting during the examination period. According to the Engineer's Representative, the Contractor did not wish to make any commitment to ensure no blasting would be taken within the examination period. | A 1-day continuous noise measurement was conducted by the Environmental Team at Station NM1 on 26 May 05. According to the ER's record, two blasting operations were taken in the vicinity of YCIS on 26 May 05. One surface blast was taken at Butterfly Valley at 15:42 and one tunnel blasting was taken at South Portal at 16:56.  The measurement results showed that the noise impact in term of Leq-5min and Leq-30min arising from the blasting operations was insignificant. No exceedance of construction noise criterion for examination period was recorded (Leq-30min < 65dB(A)).  The complaint lodged was therefore considered not justifiable. However, in order to minimize the potential nuisance arising from the blasting noise and the siren sounds prior to blasting, the Contractor was recommended to consider scheduling the blasting operations beyond the examination periods. | Closed |

| Log Ref. | Location of<br>Concern | Received Date | Details of Complaint  | Investigation/Mitigation Action   | Status |
|----------|------------------------|---------------|---|---|--------|
| 50610    | Government<br>Quarters | 10-Jun-05     | On 10 June 2005, the Resident Site Staff (Maunsell-Hyder Joint Venture) received a complaint from a resident of the Government Quarters at Caldecott Road. The complaint was concerned about the construction dust generation as a result of the construction activities of the Project at Butterfly Valley.  The complainant had not specified which construction activities had contributed to the dust generation. | According to the RSS's preliminary investigation, it was considered that soil nailing at Slope BV-S2 was the dominant dust source and was likely to be the activity of concern. The dust suppression measures taken were found inadequate to control the dust dispersion from the works. Noticeable dust dispersion from the soil nailing work could be observed.  **Corrective Actions**  After the Contractor was notified by the RSS of the complaint, immediate action was taken by the Contractor on the same day (10 June 2005).  The dust mitigation measures for the soil nailing were enhanced. An additional thicker cover was used. Also, continuous water spray was applied to suppress the dust emission.  **Environmental Outcome**  The RSS made a response to the complainant on 10 June 2005. The complainant was informed of the rectification actions taken by the Contractor. No further adverse comment was received from the complainant.  **Conclusions**  Based on the RSS's information, this complaint is considered to be valid and related to the construction activities of the Project. However, corrective action had been taken by the Contractor immediately and the situation was found improved. | Closed |

| Log Ref. | Location of<br>Concern  | Received Date | Details of Complaint  | Investigation/Mitigation Action  | Status |
|----------|---|---------------|---|--|--------|
| 50712    | A scattered<br>house near<br>South Portal<br>and Tai Po<br>Road Water<br>Treatment<br>Works Staff<br>Quarters | 12-Jul-05     | On 12 July 2005, a resident, whose house is located near South Portal and Tai Po Road Water Treatment Works Staff Quarters, lodged a complaint to the Contractor via the Project's hotline at 11:40am. The complainant expressed his concern on the nuisance caused by the blasting works at early morning (before 07:00 hours) and late night (after 23:00 hours). | According to the information provided by the RSS, tunnel blasting works have been taken place in the concerned period in north bound tunnel from the Ventilation Adit towards the direction of the South Portal.  Environmental Requirements  In the EP, the EM&A Manual of the Project and the NCO, no requirement is specified for the control of blasting operation and the associated environmental impact, such as blasting noise.  It should be highlighted that for carrying out blasting works, permission should be obtained by Mines Division of CEDD, but not under the jurisdiction of EPD.  For carrying out the above-mentioned blasting operations, the Contractor has obtained a valid blasting permit from CEDD under the Dangerous Goods Ordinance (Cap. 295). Under this permit, the Contractor is allowed to carry out 24-hour blasting works within the designated area.  Contractor's Actions  Though the blasting noise is not under the control of any environmental related regulation and the Contractor is allowed to carry out 24-hour blasting, the Contractor would try to keep the blasts of concern undertaken between 07:00 to 23:00 hours. This arrangement could effectively reduce the potential nuisance to the residents within the more sensitive time period (23:00 to 07:00 on next day).  Conclusions  The subjected blasting operations were carried out by the Contractor under a valid blasting permit. The complaint lodged is therefore considered not justifiable. | Closed |

| Log Ref. | Location of<br>Concern                             | Received Date | Details of Complaint   | Investigation/Mitigation Action  | Status |
|----------|--|---------------|--|--|--------|
| 50809    | Government<br>Quarters (8-10<br>Caldecott<br>Road) | 09-Aug-05     | On 9 August 2005, a resident of 8-10 Caldecott Road (Government Quarters) lodged a complaint to the Contractor via the Project's hotline at 14:30. The complainant expressed her concern on the nuisance caused by the blasting works undertaken at Butterfly Valley.  Noise impact arising from the blasting works was one of the issues raised by the complainant. | An ad-hoc noise measurement was carried out on the roof of Government Quarters during a surface blast on 16 August 2005. According to the record of the RSS and the site observation, a surface blasting was undertaken at Butterfly Valley at around 15:38 on the monitoring day.  The results show that the measured noise level in term of Leq-30min, i.e. 69.1 dB(A) during the surface blasting was well below the daytime construction noise criterion of 75 dB(A).  Conclusion and Recommendation  According to the results of ad-hoc noise measurement taken at Government Quarters on 16 August 2005, the measured noise levels (Leq-30min) did not exceed the noise criterion of 75 dB(A). In addition, the subjected blasting operations were carried out by the Contractor under a valid blasting permit. For the concern of noise impact, the complaint was considered not justifiable. | Closed |
| 50830    | Government<br>Quarters (8-10<br>Caldecott<br>Road) | 30-Aug-05     | The RSS received a public complaint from a resident of Government Quarters addressing two noise issues:  1. Noise nuisance caused by drilling works at Butterfly Valley; 2. Noise nuisance due to blasting 0045 hrs of 28 August 2005.   | No exceedance was recorded for the routine noise monitoring at NM6 (Government Quarters). Ad-hoc noise measurement was conducted on 1 and 2 Sept 05. All measured noise levels complied with the noise criteria.  Conclusion  The complaint was considered not justifiable. However, the Contractor had taken proactive actions in order to minimize the nuisance of the residents, (1) to stop the rock breaking works at BVS2 and (2) to install temporary noise barriers for drilling works.  | Closed |

| Log Ref. | Location of<br>Concern                             | Received Date | Details of Complaint   | Investigation/Mitigation Action   | Status |
|----------|--|---------------|--|---|--------|
| 50928    | Government<br>Quarters (8-10<br>Caldecott<br>Road) | 28-Sept-05    | A resident of Government Quarters complaint about a blast undertaken at 0215hr on 28 Sept 05.  | Environmental Monitoring  After receiving the complaint, the ET carried out a continuous noise measurement at Station NM6 (Government Quarters) from 29 to 30 September 2005. All the measured noise levels in term of Leq-5min are close to the baseline noise level. The noise levels after correction of baseline levels were all below the noise criterion of 50 dB(A).  Conclusion  The subjected blasting operations were carried out by the Contractor under a valid blasting permit. In addition, no noise  | Closed |
|          |  |               | A public complaint was received by the   | exceedance was recorded for the ad-hoc noise monitoring.  The complaint lodged is therefore considered not justifiable.  Site Observations  |        |
| 51025    | Caldecott Hill<br>(2 Caldecott<br>Road)            | 25-Oct-05     | MWPMO of Highways Department on 25 October 2005. The complaint was subsequently refereed to the RSS and Environmental Team of Route 8 – Eagle's Nest Tunnel and Associated Works (R8- ENT) Project.  The complaint was lodged by the management company of Caldecott Hill (No.2 Caldecott Road). It was about dust generation when construction vehicles, particularly dump trucks and concrete trucks, traveling along the Water Treatment Works (WTW) access road and its junction with Caldecott Road.  According to the photos provided by the complainant, noticeable dust generation was observed during construction vehicles movement on the roads of concern. | Ad-hoc site inspections were carried out on 25 and 26 Oct 05. On 26 Oct 05, the WTW access road was observed dry. Deposition of dusty materials was noted. Significant dust generation was identified during vehicle movement.  Contractor's Actions  Mitigation actions were taken by the Contractor:  1. One labour was appointed to water spray the concerned road junction and clear up of dusty materials deposited on the WTW access road.  2. Regular watering on access road by hose pipe was performed to keep the road wet.  3. All vehicles would be wheel-washed and loads of dusty materials would be covered before leaving the site.  Conclusions  Based on the site observations, this complaint was considered to be valid and related to the Project works. However, enhanced dust mitigation measures were taken by the Contractor and the situation was found improved. | Closed |

| Log Ref. | Location of<br>Concern                          | Received Date | Details of Complaint  | Investigation/Mitigation Action  | Status |
|----------|---|---------------|---|--|--------|
| 51031    | Po Leung Kuk<br>Choi Kai Yau<br>School          | 31-Oct-05     | The resident site staff (MHJV) of R8-ENT received a complaint from the Principal of PLKCKY School. She commented that the blasting noise (nighttime and daytime) at Butterfly Valley became louder than before.   | An ad-hoc noise measurement was taken by ET on 5 Nov 05 to evaluate the noise impact due to daytime surface blasting at the BV. The measurement results revealed that there has been no exceedance of noise level criteria.  The complaint was therefore considered not justifiable.   | Closed |
| 51101    | Butterfly<br>Valley<br>(Government<br>Quarters) | 1-Nov-05      | On 1 Nov 05, the Resident Site Staff received a complaint from a resident of the Government Quarters. On 2 Nov 05, a complaint of similar natures and same location was received by the Environmental Protection Department.  The complainant was concerned about the following environmental issues:  1. Noise nuisance due to tunnel blasting works undertaken at midnights and in early mornings (3am to 5am);  2. Noise nuisance due to operation of a generator after 11pm;  3. Construction dust and daytime noise due to processing and stockpiling of crushed rocks at Butterfly Valley;  4. Noise nuisance due to works outside tunnel in the early morning of 2 Nov 05. | For carrying out the above-mentioned blasting For carrying out the above-mentioned blasting operations, the Contractor has obtained a valid blasting permit from CEDD. Under this permit, the Contractor is allowed to carry out 24- hour blasting works. As advised by the Contractor, all the blasting operations had been completed by 12 Nov 05.  Item 2: Noise due to operation of a generator after 11pm According to the Construction Noise Permit issued by EPD, one generator was allowed to be operated after 11pm at South Portal area outside the tunnel. In view of the provision of acoustic enclosure and the separation distance from the generator to Government Quarters (around 300m), the noise impact arising from this generator onto the residents of the Quarters was believed to be insignificant. During the ET's investigation on 11 Nov 05, no engine-like noise generated from the construction site could be identified.  Item 3: Dust and noise due to handling of crushed rocks No noise exceedance was recorded. During the weekly site inspections, deficiencies regarding inadequate dust mitigation measures for the crushed rock processing and stockpiling were occasionally observed. Dry / uncovered stockpiles and dust emissions from crushed rocks handling were sometimes noted.  Item 4: Noise from works out of tunnel in morning of 2 Nov 05 According to the RSS's site records, there has been no activity outside the tunnel in the early morning of 2 November 2005.  Work was undertaken deep inside the tunnel during the concerned period. The mentioned noise nuisance might not be related to R8-ENT Project. An ad-hoc noise measurement was carried out by ET from 8 to 10 November 2005 in order to evaluate the noise at Quarter's residents and no exceedance was recorded. | Closed |

| Log Ref. | Location of<br>Concern     | Received Date | Details of Complaint   | Investigation/Mitigation Action  | Status |
|----------|----------------------------|---------------|--|--|--------|
|          |                            |               |  | Conclusion  Based on the information obtained, environmental monitoring results and site observations, this complaint was considered not justifiable, except for the concern of dust nuisance due to crushed rock processing.  |        |
| 51205    | Caldecott<br>Road junction | 5-Dec-05      | The complaint was lodged by the management company of Villa Carlton. The complainant mentioned that several complaints from the occupants of Villa Carlton were received, against the dust emission when they drove to Kowloon via the Caldecott Road Junction. She also considered that the amount of water spraying by the Contractor was insufficient to suppress dust emission at Caldecott Road Junction. | A similar complaint (Log no. 51025) was received on 25 Oct 05 from Caldecott Hill. Significant dust emission was noted when construction vehicles traveling along the WTW access road and its junction with Caldecott Road.  With implementation of enhanced dust mitigation measures, the situation was found improved and satisfactory.  Site Observations  Since Nov 05, in order to observe the Contractor's actions taken for the above-mentioned complaint, the area of interest was included during the weekly environmental audit. No deficiency had been noted at this area during the audit.  After receiving this new complaint (Log no.51205), several ad-hoc site inspections were carried out on 6, 8 and 14 Dec 05. In addition, the RSS of the Project had carried out daily checking of the condition of the Caldecott Road Junction.  Sufficient dust mitigation measures had been implemented by the Contractor. The condition was found satisfactory. Therefore, this complaint was considered not justifiable.  However, it is noted that the Contractor had stepped up dust mitigation measures to further improve the condition at Caldecott Road junction. | Closed |

| Log Ref. | Location of<br>Concern | Received Date        | Details of Complaint   | Investigation/Mitigation Action  | Status |
|----------|------------------------|----------------------|--|--|--------|
| 60204    | Garden Villa           | 4-Jan-06<br>(by ETL) | A public complaint was received by the Environmental Protection Department on 3 January 2006. The complaint was subsequently referred to the Environmental Team of Route 8 – Eagle's Nest Tunnel and Associated Works (R8-ENT) Project on 4 January 2006.  According to EPD's information, the complaint was lodged by a complainant, who walked along Tai Po Road on 1-2 January 2006. The following information was given by EPD for our investigation:  • Time of concern: 1-2 January 2006 (Daytime) • Suspected site area of concern: ENT's Toll Plaza and Administration Building. • Dust and noise nuisance was noted by the complainant when he passed Garden Villa. • Noise from wood saw and crane or alike was noted. | According to the Contractor's information, construction activities were carried out on 1 and 2 Jan 06, including:  • Erection and dismantling of formwork  • Fixing water pipe  All the equipment operated by the Contractor on 1-2 Jan 06 complied with the permissible equipment stated in the CNP.  On 1 Jan 06, noise monitoring was carried out. All the results complied with the noise criterion.  B. Construction Dust Impact  Erection and dismantling of formwork and fixing water pipe were considered not dust emissive in nature.  For stockpiles of materials in Toll Plaza area, dust mitigation measures had been implementing by the Contractor. The condition in term of dust control was found satisfactory during the audit sessions on 4 and 11 Jan 06.  Since December 2005, all TSP monitoring results complied with the Action / Limit Level.  Conclusion  Based on the information given, site observations and environmental monitoring results, this complaint was considered not justifiable.  Nevertheless, the Contractor was reminded to adopt good site practice to minimize the environmental impacts at the nearby sensitive receivers | Closed |

## APPENDIX J SUMMARY OF EXCEEDANCES

## Summary of exceedances recorded in the reporting quarter

- a) Exceedance Report for 1-hr TSP (NIL)
- b) Exceedance Report for 24-hr TSP (NIL)
- c) Exceedance Report for Construction Noise (NIL)