Highways Department

Route 8 (previously known as Route 9) between Cheung Sha Wan & Sha Tin

Contract No. HY/2003/10 - Environmental Team for Lai Chi Kok Viaduct and Eagle's Nest Tunnel

Monthly EM&A Report Part II – Eagle's Nest Tunnel & Associated Works (Version 1.0)

December 2007

	Chull T
Approved By	(Environmental Team Leader)

REMARKS:

The information supplied and contained within this report is, to the best of our knowledge, correct at the time of printing.

CINOTECH accepts no responsibility for changes made to this report by third parties.

CINOTECH CONSULTANTS LTD Room 1710, Technology Parke, 18 On Lai Street, Shatin, NT, Hong Kong Tel: (852) 2151 2083 Fax: (852) 3107 1388 Email: info@cinotech.com.hk

TABLE OF CONTENTS

EX	ECUTIVE SUMMARY	I
	Introduction Environmental Monitoring and Audit Works Environmental Licenses and Permits Key Information in the Reporting Month	1 2
1.	INTRODUCTION	3
	Background Project Organizations Construction Programme Summary of EM&A Requirements	4 4
2.	AIR QUALITY	6
	Monitoring Requirements Monitoring Locations Monitoring Equipment Monitoring Parameters, Frequency and Duration Monitoring Methodology and QA/QC Procedure Results and Observations	6 6 7
3.	NOISE	9
	Monitoring Requirements Monitoring Locations Monitoring Equipment Monitoring Parameters, Frequency and Duration Monitoring Methodology and QA/QC Procedures Maintenance and Calibration Results and Observations	9 10 10 10 10
4.	ENVIRONMENTAL AUDIT	12
	Site Audits Review of Environmental Monitoring Procedures	12 12 12 13 13
5.	FUTURE KEY ISSUES	13
	Key Issues for the Coming Month Monitoring Schedule for the Next Month Construction Program for the Next Month	13 13
6.	CONCLUSIONS AND RECOMMENDATIONS	13
	Conclusions Recommendations	

LIST OF TABLES

- Table I
 Summary Table for Events Recorded in the Reporting Month
- Table IISummary Table for Key Information in the Reporting Month
- Table 1.1Key Project Contacts
- Table 2.1Locations for Air Quality Monitoring
- Table 2.2Air Quality Monitoring Equipment
- Table 2.3
 Impact Dust Monitoring Parameters, Frequency and Duration
- Table 3.1Noise Monitoring Stations
- Table 3.2Noise Monitoring Equipment
- Table 3.3Noise Monitoring Parameters, Frequency and Duration
- Table 4.1Summary of Environmental Licensing and Permit Status
- Table 4.2Observations and Recommendations of Site Audit
- Table 4.3Observations and Recommendations of Site Audits Followed up for Pervious
Month for Civil Works

LIST OF FIGURES

- Figure 1a Locations of Monitoring Stations
- Figure 1b Locations of Monitoring Stations

LIST OF APPENDICES

- A Action and Limit Levels for Air Quality and Noise
- B Copies of Calibration Certificates
- C Environmental Monitoring Schedules
- D Wind Data
- E 1-hour TSP Monitoring Results and Graphical Presentations
- F 24-hour TSP Monitoring Results and Graphical Presentations
- G Noise Monitoring Results and Graphical Presentations
- H Summary of Exceedance
- I Site Audit Summary
- J Event Action Plans
- K Environmental Mitigation Implementation Schedule (EMIS)
- L Construction Programme
- M Complaint Log

ABBREVIATION AND ACRONYM

AL Levels	Action and Limit Levels
E / ER	Engineer/Engineer's Representative
EIA	Environmental Impact Assessment
EM&A	Environmental Monitoring and Audit
EMIS	Environmental Mitigation Implementation Schedule
EP	Environmental Permit
EPD	Environmental Protection Department
ET	Environmental Team
HVS	High Volume Sampler
IEC	Independent Environmental Checker
RE	Resident Engineer
RH	Relative Humidity
TSP	Total Suspended Particulates
TDD	Territory Development Department
QA/QC	Quality Assurance / Quality Control
SLM	Sound Level Meter
WMP	Waste Management Plan

EXECUTIVE SUMMARY

Introduction

- This is the 49th monthly Environmental Monitoring and Audit (EM&A) Report prepared by Cinotech Consultants Limited for the "Route 8 (previously known as Route 9) between Cheung Sha Wan & Sha Tin, Lai Chi Kok Viaduct & Eagle's Nest Tunnel". This report documents the findings of EM&A Works conducted in December 2007 for Contract No. HY/2003/02, Eagle's Nest Tunnel and Associated Works (the Project).
- The major site activities for civil works undertaken in the reporting month included:
 - Cladding and Hand Rail Installation;
 - Tunnel Ventilation System and Lighting (T&C);
 - Plumbing & Drainage;
 - Mechanical Ventilation Air Conditioning and T&C;
 - Road and drainage works;
 - Metal curtain and mesh cladding;
 - Cat ladder for vent shaft;
 - Upper roof railing;
 - Fencing at Ventilation Building;
 - Testing on fire services and lighting;
 - Metal cladding on footbridge, painting, fire services, carpet file false and external metal ceiling and signages at Toll Plaza's structures & Administration Building; and
 - Haul road diversion, step channel, fill slope at SP-S2, irrigation pipe and system (T&C), uchannel and lighting for noise enclosure at Butterfly Valley.
- The major site activities for Traffic Control and Surveillance System (TCSS) works undertaken in the reporting month included:
 - Equipment Cabinet Installation;
 - SAT for TCSS equipment; and
 - Remedial works for TCSS equipment.

Environmental Monitoring and Audit Works

- Environmental monitoring and audit works for the Project was performed regularly as stipulated in the EM&A Manual and the results were checked and reviewed. Site audits were conducted once per week. The implementation of the environmental mitigation measures, Event Action Plans and environmental complaint handling procedures were also checked.
- Summary of events and actions taken in the reporting month is tabulated in **Table I**. **Table I** Summary of Events Recorded in the Reporting Month

Parameter	No. of Events		No. of Events	Action Taken
1 urumeter	Action Level	Limit Level	Due to the Project	Action Tuken
1-hr TSP	0	0	0	N/A
24-hr TSP	0	0	0	N/A
Noise	0	0	0	N/A

Environmental Licenses and Permits

• Licenses/Permits granted to the Project include the Environmental Permit (EP) for the Project, Registration of Chemical Waste Producer (RCWP), Construction Noise Permits (CNPs) and Water Discharge Licenses (WDLs). No new CNP was issued to the Project by EPD in the reporting month.

Key Information in the Reporting Month

• Summary of key information in this reporting month is tabulated in Table II.

Table II Summary Table for Key Information in the Reporting Month

	Event Details			G 4 4	Derrel	
Event	Number	Nature	 Action Taken 	Status	Remark	
Complaint received	0		N/A	N/A		
Changes to the assumptions and key construction / operation activities recorded	0		N/A	N/A		
Status of submissions under EP	0		N/A	N/A		
Notifications of any summons & prosecutions received	0		N/A	N/A		
 Tunnel Ventilation System Plumbing & Drainage; Mechanical Ventilation Air Road works; Metal mesh cladding; Tiling and Upper roof railing Fencing at Ventilation Built Testing on fire services and False and external metal constructures & Administration U-channel, stepped channel noise enclosure at Butterfly Major site activities for TCS Site Acceptance T 	 Mechanical Ventilation Air Conditioning and T&C Road works; Metal mesh cladding; Tiling and Upper roof railing; Fencing at Ventilation Building; Testing on fire services and lighting; False and external metal ceiling, painting, hand rail installation on roof and signages at Toll Plaza's structures & Administration Building; and U-channel, stepped channel, fill slope at SP-S2, irrigation pipe and system (T&C) and lighting for noise enclosure at Butterfly Valley. 					
 Minor rectification works to field equipment. The anticipated environmental issues will be mainly on dust from road works, fill slope and earth works, noise impact from road works and waste/ chemical management from finishing the construction activities. 						

1. INTRODUCTION

Background

- 1.1 Route 9 (Kowloon Section) (R9K) (hereinafter call the R9K-Project) forms part of the Route 9 between Cheung Sha Wan and Sha Tin (R9-CSWST) project, which will be a new expressway connecting West Kowloon and Sha Tin. It will be the fourth external link between Sha Tin and Kowloon and will form an important link between the northeast New Territories and the west Kowloon, Lantau Island and the western New Territories. R9K is being managed and implemented by the Highways Department (HyD).
- 1.2 The engineering design of R9K is covered under Agreement No. CE 50/98 "Route 9 between Cheung Sha Wan and Sha Tin Design Construction Assignment". The main consultant engaged under Agreement No. CE 50/98 is Maunsell Hyder Joint Venture (MHJV), who acts as the Engineer for the construction contracts. The works of R9K mainly comprise a 1.4km dual 3-lane Lai Chi Kok Viaduct from Lai Wan Interchange to Butterfly Valley; 0.5 km of dual 3-lane at-grade carriageway linking to the 2.1 km dual 3-lane twin-bore Eagle's Nest Tunnel with associated portal buildings; a toll plaza with an administration building located with the Sha Tin valley woodland; a ventilation building and an adit; associated noise barriers, noise enclosures, drainage, slope and landscape works; and electrical and mechanical works for the whole R9-CSWST. The remainder of the R9-CSWST forms the Sha Tin Section (R9S) of the project and is being managed and implemented separately by the Civil Engineering and Development Department (CEDD).
- 1.3 The R9-CSWST project is a Designated Project under the Environmental Impact Assessment Ordinance (Cap. 499) (EIAO). An environmental impact assessment (EIA) report has been prepared in 1998 for the R9-CSWST project (1998 R9 EIA) to consider the key issues of noise, air quality, water quality, ecological, construction waste, landscape and visual, land use and cultural impacts, and identify possible mitigation measures.
- 1.4 An Updated Final EIA report was subsequently completed in September 1999 for the R9-CSWST project (1999 R9 EIA), to cater for some changes in R9K portion as mentioned in paragraph 1 of the report. The 1999 R9 EIA was endorsed by Environmental Protection Department (EPD) in November 1999. The 1998 R9 EIA and the 1999 R9 EIA (R9 EIA Reports) were included in the EIA register under the EIAO as report no. EIA-135/BC and AEIAR-022/1999 respectively. An Environmental Monitoring and Audit (EM&A) Manuals for each of the R9 EIA Reports (EM&A Manuals) were also included as part of the EIA reports in the register.
- 1.5 Subsequent to the endorsement of the R9 EIA Reports by EPD in November 1999, the project programme was deferred to start in 2002/2003 for completion by 2006/07. The implementation of the project was then separated into the R9S and R9K portion. An Environmental Permit (EP) No. EP-103/2001 was issued on 17 September 2001 for R9K to the HyD as Permit Holder and a varied EP No. EP-103/2001/A was subsequently issued on 20 May 2003 for R9K (R9K EP) to HyD as Permit Holder. A varied EP-103/2001/C was recently issued on 22 July 2005.

- 1.6 The major construction activities of two civil contracts of the R9K project, Contract No. HY/2003/01 entitled "Route 9 Lai Chi Kok Viaduct" and Contract No. HY/2003/02 entitled "Route 9 Eagle's Nest Tunnel and Associated Works", were commenced on 15th December 2003 for completion in April 2007.
- 1.7 "Route 9" was recently re-tiled as "Route 8 (previously known as Route 9)". Cinotech Consultants Limited (Cinotech) was commissioned by HyD to undertake the Environmental Monitoring and Audit works for "Route 8 (previously known as Route 9) between Cheung Sha Wan and Sha Tin Environmental Team (ET) for Lai Chi Kok Viaduct and Eagle's Nest Tunnel (Contract No. HY/2003/10)". Dr. Priscilla CHOY of Cinotech Consultants Ltd. was appointed as the ET Leader under Condition 2.2 of the EP. Mr. Kenneth LUK of CH2M HILL Hong Kong Ltd. was appointed as the IEC under Condition 2.1 of the EP. This is the 49th monthly EM&A report summarizing the EM&A works for the Project in December 2007.

Project Organizations

- 1.8 Different parties with different levels of involvement in the project organization include:
 - Project Proponent Major Works Project Management Office (MWPMO) of Highways Department (HyD)
 - Engineer / Engineer's Representative (E/ER) Maunsell-Hyder Joint Venture (MHJV)
 - Environmental Team (ET) Cinotech Consultants Limited
 - Independent Environmental Checker (IEC) CH2M HILL Hong Kong Ltd
 - Contractor Leighton-Kumagai Joint Venture (LKJV)
 - Engineer's Representative for TCSS works Ove Arup & Partners Hong Kong Limited
 - Contractor for TCSS works Delcan-Imtech-Gtech Joint Venture
- 1.9 The responsibilities of respective parties are detailed in Section 1.8.3 of the EM&A Manual (1999) of the Project.
- 1.10 The key contacts of the Project are shown in **Table 1.1**.

Construction Programme

The major site activities for civil works undertaken in the reporting month included Cladding & Hand Rail Installation, Road Works, Drainage Works, Fencing Installation, T&C on Tunnel Ventilation System, Lighting Testing, Installation of Hand Rail, Plumping & Drainage and its T&C, Carpet File, Painting, Mechanical Ventilation Air Conditioning and T&C, Road Works, Metal Curtain & Mesh Cladding, Earth Works, Cat Ladder for Vent Shaft, Upper roof Railing, Fill Slope at SP-S2, Metal Cladding on Footbridge, False and External Metal Ceiling, Signages at Toll Plaza's structures & Administration Building, Haul Road Diversion, Step Channel, Irrigation Pipe and System and the works on U-channel at Butterfly Valley.

- 1.11 The major site activities for TCSS works undertaken in the reporting month included:
 - Equipment Cabinet Installation;
 - SAT for TCSS equipment; and
 - Remedial works for TCSS equipment.

Party	Role	Name	Position	Phone No.	Fax No.	
HyD	Permit Holder	Mr. Kroc Leung	SE2/R8K	2762 3662	2714 5198	
ПуD	r ennit Holder	Mr. George Law	E4/R8K	2762 3675	2714 3190	
	Engineer	Mr. Conrad Ng	Project Manager	2605 6262	2691 2649	
MHJV		Mr. Peter Poon	CRE	3552 2500		
IVIHJ V	Engineer's Representative	Mr. Eric Wong	RE (S & EP)	3552 2551	2743 9200	
	Representative	Ms. Sammie Chan	TO (EN)	3552 2605		
		Dr. Priscilla Choy	ET Leader	2151 2089		
Cinotech	Environmental Team	Mr. Grace Wong	Audit Team Leader	2151 2095	3107 1388	
		Mr. Henry Leung	Monitoring Team Leader	2151 2087		
CH2M	Independent Environmental	Mr. Kenneth Luk	Independent Environmental Checker	2507 2209	- 2507 2293	
СП2М	Checker	Mr. Roy Leung	Assistant Independent Environmental Checker	2872 2931		
LKJV	Contractor	Mr. Ray Brewster	Project Director	9092 6128	2743 1600	
LNJV	Contractor	Mr. Danny Cheng	QA/E Manager	3552 2113	2743 1000	
	Engineer's	e 1111	Mr. Donald Leung	RE	2436 7489	
ARUP	Representative (TCSS)	Mr. Daniel So	ARE	2436 7435	2436 1803	
DIGJV	Contractor (TCSS)	Ms. Joyce Chan	Quality Manager	2123 0845	2123 0889	
Enquiries 1	Enquiries Hotline			3552 2226	-	
Complaint	Complaint Hotline				-	

Table 1.1Key Project Contacts

Summary of EM&A Requirements

- 1.12 The EM&A programme requires construction phase monitoring for air quality and construction noise, and environmental site audit. The EM&A requirements for each parameter are described in the following sections, including:
 - All monitoring parameters;
 - Action and Limit levels for all environmental parameters;
 - Event / Action Plans;
 - Environmental mitigation measures, as recommended in the project EIA study final report; and
 - Environmental requirements in contract documents.
- 1.13 The advice on the implementation status of environmental protection and pollution control/mitigation measures is summarized in Section 4 of this report.
- 1.14 This report presents the monitoring results, observations, locations, equipment, period, methodology and QA/QC procedures of the required monitoring parameters, namely dust and noise levels and audit works for the Project in the reporting month.

2. AIR QUALITY

Monitoring Requirements

2.1 Monitoring of 1-hour and 24-hour TSP were conducted to monitor the air quality. The established Action/Limit Levels for the environmental monitoring works were shown in **Appendix A**.

Monitoring Locations

2.2 Three designated monitoring stations, AM1, AM3 and AM4 were selected for impact dust monitoring for the Project. **Table 2.1** describes the air quality monitoring locations, which are also depicted in **Figure 1a** and **1b**.

Table 2.1 Locations for Air Quality Monitoring

Station	Description	Location	
AM1 ⁽¹⁾	Yew Chung International School / PLK Choi Kai Yau School	Rooftop	
AM3	Slope no. 07SW-D/FR4 near Garden Villa	On Ground	
AM4	Government Quarters	Ground Floor ⁽²⁾	

Note: ⁽¹⁾ Yew Chung International School / PLK Choi Kai Yau School had ceased operated and been demolished since February 2007. The air monitoring at AM1 has been suspended since February 2007, as approved by EPD on 26th April 2007.

⁽²⁾ The HVS was installed on the ground floor, which is close to the refuse collection station of the Government Quarters.

Monitoring Equipment

2.3 **Table 2.2** summarizes the equipment used in the impact air monitoring programme. Copies of calibration certificates are attached in **Appendix B**.

Table 2.2 Air Quality Monitoring Equipment

Equipment	Model and Make	Quantity
Calibrator	GMW25; S/N: 1536	1
HVS Sampler	Graseby GMW Model GS2310 High Volume TSP Sampler and associated equipment and shelter	3

Monitoring Parameters, Frequency and Duration

2.4 **Table 2.3** summarizes the monitoring parameters and frequencies of impact dust monitoring for the whole construction period. The air quality monitoring schedule for the reporting period is shown in **Appendix C**.

Table 2.3Impact Dust Monitoring Parameters, Frequency and Duration

Parameters	Frequency
1-hr TSP	Three times / 6 days
24-hr TSP	Once / 6 days

Monitoring Methodology and QA/QC Procedure

Instrumentation

2.5 Graseby GMW Model GS2310 TSP High Volume Sampler (HVS) was employed for 1-hour & 24-hour TSP monitoring. The sampler was composed of a motor, a filter holder, a flow controller and a sampling inlet and its performance specification complied with that required by USEPA Standard Title 40, Code of Federation Regulations Chapter 1 (Part 50). Moreover, the HVS also met all the requirements in Sections 2.2 – 2.4 of the Updated EM&A Manual (1999).

Operating/Analytical Procedures

- 2.6 Operating/analytical procedures for the operation of HVS were as follows:
 - A horizontal platform was provided with appropriate support to secure the samplers against gusty wind.
 - No two samplers were placed less than 2 meters apart.
 - The distance between the sampler and an obstacle, such as buildings, was at least twice the height that the obstacle protrudes above the sampler.
 - A minimum of 2 meters of separation from walls, parapets and penthouses was required for rooftop samples.
 - A minimum of 2 meters separation from any supporting structure, measured horizontally was required.
 - No furnaces or incineration flues were nearby.
 - Airflow around the sampler was unrestricted.
 - The sampler was more than 20 meters from the drip line.
 - Any wire fence and gate, to protect the sampler, should not cause any obstruction during monitoring.
- 2.7 Prior to the commencement of the dust sampling, the flow rate of the high volume sampler was properly set (between 1.1 m³/min. and 1.4 m³/min.) in accordance with the manufacturer's instruction to within the range recommended in USEPA Standard Title 40, CFR Part 50. For TSP sampling, fiberglass filters (G810) were used.
- 2.8 The power supply was checked to ensure the sampler worked properly. On sampling, the sampler was operated for 5 minutes to establish thermal equilibrium before placing any filter media at the designated air monitoring station.
- 2.9 The filter holding frame was then removed by loosening the four nuts and a weighted and conditioned filter was carefully centered with the stamped number upwards, on a supporting screen.

- 2.10 The filter was aligned on the screen so that the gasket formed an airtight seal on the outer edges of the filter. Then the filter holding frame was tightened to the filter holder with swing bolts. The applied pressure should be sufficient to avoid air leakage at the edges.
- 2.11 The shelter lid was closed and secured with the aluminum strip. The timer was then programmed. Information was recorded on the record sheet, which included the starting time, the weather condition and the filter number (the initial weight of the filter paper can be found out by using the filter number). After sampling, the filter was removed and sent to the laboratory for weighing. The elapsed time was also recorded.
- 2.12 Before weighing, all filters were equilibrated in a conditioning environment for 24 hours. The conditioning environment temperature should be between 25°C and 30°C and not vary by more than ± 3 °C; the relative humidity (RH) should be < 50% and not vary by more than $\pm 5\%$. A convenient working RH is 40%.

Maintenance/Calibration

- 2.13 The following maintenance/calibration was required for the HVS:
 - The high volume motors and their accessories were properly maintained. Appropriate maintenance such as routine motor brushes replacement and electrical wiring checking were made to ensure that the equipment and necessary power supply are in good working condition.
 - High volume samplers were calibrated at bi-monthly intervals using GMW-25 Calibration Kit throughout all stages of the air quality monitoring.

Results and Observations

- 2.14 All TSP monitoring was conducted as scheduled in the reporting month.
- 2.15 No Action/Limit Level exceedance for both 1-hour TSP and 24-hour TSP was recorded in the reporting month.
- 2.16 Wind data monitoring equipment has been installed in Shatin Heights for logging wind speed and wind direction. These wind data are summarized in Appendix D.
- 2.17 The monitoring data and graphical presentations of 1-hour and 24-hour TSP monitoring results are shown in Appendices E and F, respectively.

3. NOISE

Monitoring Requirements

- 3.1 Monitoring and audit of construction noise levels is required to be conducted, in accordance with the EM&A Manual, to ensure that any unacceptable noise impacts could be readily detected and timely appropriate action be undertaken to rectify the situation.
- 3.2 The construction noise levels shall be measured in terms of the A-weighted equivalent continuous sound pressure level (L_{eq}). L_{eq} (30min) shall be used as the monitoring parameter for the time period between 0700-1900 hours on normal weekdays. For all other time periods, L_{eq} (5min) shall be employed for comparison with the Noise Control Ordinance (NCO) criteria. As supplementary information for data auditing, statistical results such as L_{10} and L_{90} shall also be obtained for reference.
- 3.3 Three designated noise monitoring stations, namely NM1, NM5 & NM6 were selected for impact monitoring in accordance to the EM&A manual (1999) and the subsequent EPD approval of the relocations.
- 3.4 Noise monitoring is also required to be conducted at station NM7 in accordance with the EM&A Manual (1998). The noise monitoring at the station is required to be conducted under CEDD's construction Contract No. ST 89/02 "Sha Tin Heights Tunnel and Approaches" in accordance with the requirement of Environmental Permit No. EP104/2001/A. The impact noise monitoring results at station NM7 are also presented in this report.
- 3.5 **Appendix A** shows the established Action and Limit Levels for the environmental monitoring works.

Monitoring Locations

3.6 Noise monitoring was conducted at three designated monitoring stations as summarized in Table 3.1. Figures 1a & 1b show the locations of these stations.

Monitoring Station	Description	Location
NM1 ⁽¹⁾	Yew Chung International School / PKL Choi Kai Yau School	Rooftop
NM5	Villa Carlton	Ground Floor ⁽²⁾
NM6	Government Quarters	Rooftop of Refuse Collection Station
NM7	Garden Villa	Rooftop

 Table 3.1
 Noise Monitoring Stations

Note: ⁽¹⁾ Yew Chung International School / PLK Choi Kai Yau School had ceased operated and been demolished since February 2007. The noise monitoring at NM1 has been suspended since February 2007, as approved by EPD on 26th April 2007.

⁽²⁾ The noise measurement was taken at 2.3m above the ground floor of Villa Carlton, where has a line of sight of the construction site in the opposite.

Monitoring Equipment

3.7 Table 3.2 summarizes the noise monitoring equipment model being used. Copies of calibration certificates are attached in **Appendix B**.

Table 3.2Noise Monitoring Equipment

Equipment	Model and Make	Qty.
Integrating Sound Level Meter	B&K Model 2238	5
Calibrator	B&K 4231	2
Wind Speed Anemometer	RS232 Integral Vane Digital Anemometer	1

Monitoring Parameters, Frequency and Duration

3.8 Table 3.3 summarizes the monitoring parameters, frequency and total duration of monitoring. The noise monitoring schedule is shown in **Appendix C**.

Table 3.3 Noise Monitoring Parameters, Frequency and Duration

Station	Parameter	Period ¹	Frequency	Measurement
NM1		(a) 0700 1000 hrs. on weekdowe		Façade
NM5	$\begin{array}{l} L_{10}(30 \text{ min.})dB(A) \\ L_{90}(30 \text{ min.})dB(A) \\ L_{eq}(30 \text{ min.})dB(A) \end{array}$	$(\mathbf{n}) \mathbf{y} \mathbf{u} \mathbf{z} \mathbf{z} \mathbf{z} \mathbf{u} \mathbf{n} \mathbf{r} \mathbf{c} \mathbf{n} \mathbf{u} \mathbf{u} \mathbf{z} \mathbf{z}$	Once per	Façade
NM6		(c) 0700-2300 hrs. on holidays	week	Free Field
NM7		(d) 2300-0700 hrs on any days		Façade

Note: ¹(b), (c) and (d) will only be conducted if construction works are undertaken during these periods.

Monitoring Methodology and QA/QC Procedures

- The Sound Level Meter was generally set on a tripod at a height of 1.2 m above the ground, depending to the actual monitoring condition.
- For free field measurement (if any), the meter was positioned away from any nearby reflective surfaces. All records for free field noise levels were adjusted with a correction of +3 dB(A).
- The battery condition was checked to ensure the correct functioning of the meter.
- Parameters such as frequency weighting, the time weighting and the measurement time were set as follows:
 - frequency weighting : A
 - time weighting : Fast
 - time measurement : 30 minutes / 5 minutes
- Prior to and after each noise measurement, the meter was calibrated using a Calibrator for 94.0 dB at 1000 Hz. If the difference in the calibration level before and after measurement was more than 1.0 dB, the measurement would be considered invalid and repeat of noise measurement would be required after recalibration or repair of the equipment.
- The wind speed was frequently checked with the portable wind meter.
- At the end of the monitoring period, the L_{eq} , L_{90} and L_{10} were recorded. In addition,

site conditions and noise sources were recorded on a standard record sheet.

- Noise measurement was paused during periods of high intrusive noise if possible and observation was recorded when intrusive noise was not avoided.
- Noise monitoring was cancelled in the presence of fog, rain, and wind with a steady speed exceeding 5 m/s, or wind with gusts exceeding 10 m/s.

Maintenance and Calibration

3.9 The microphone head of the sound level meter and calibrator was cleaned with soft cloth regularly. The meters were sent to the supplier to check and calibrate on a yearly interval.

Results and Observations

- 3.10 Noise monitoring was performed at the three designated locations as scheduled for the daytime period (0700-1900 hours) in this reporting month. Restricted-hour monitoring was also conducted at NM5, NM6 and NM7.
- 3.11 All the Construction Noise Levels (CNLs), except the monitoring (0700-1900 on weekdays) at NM6, reported in this report were adjusted with the corresponding baseline level (i.e. Measured Leq Baseline Leq = Measured CNL), in order to facilitate the interpretation of the noise exceedance.
- 3.12 Noise monitoring results and graphical presentations are shown in Appendix G.
- 3.13 No Action/Limit Level exceedance for noise monitoring was recorded in the reporting month.

4. ENVIRONMENTAL AUDIT

Site Audits

- 4.1 Site audits were carried out on a weekly basis to monitor the timely implementation of proper environmental management practices and mitigation measures in the Project site. The summaries of site audits are provided in **Appendix I**.
- 4.2 Site audits for Civil contract were conducted on 5th, 12th, 19th and 28th December 2007 by ET. A joint site audit for Civil works was conducted on 5th December 2007 with representatives from IEC, ER, the Contractor and ET while the joint site audit for TCSS works was conducted on 5th December 2007 with the representatives from IEC, ER, the Contractor and ET. No environmental deficiency was recorded for TCSS contract during site inspections.

Review of Environmental Monitoring Procedures

4.3 The monitoring works conducted by the monitoring team were inspected regularly. The following observations have been recorded for the monitoring works:

Air Quality Monitoring

- The monitoring team recorded all observations around the monitoring stations within and outside the construction site.
- The monitoring team recorded the temperature and weather conditions on the monitoring days.

Noise Monitoring

- The monitoring team recorded all observations around the monitoring stations, which might affect the monitoring result.
- Major noise sources were identified and recorded. Other intrusive noise attributing to the result was trimmed off by pausing the monitoring temporarily.

Status of Environmental Licensing and Permitting

4.4 All valid permits/licenses obtained for the Project are summarized in **Table 4.1**. No new CNP was issued to the Project by EPD in the reporting month.

Implementation Status of Environmental Mitigation Measures

4.5 According to the Environmental Permit and the EM&A Manuals, the mitigation measures detailed in the documents are required to be implemented. An updated summary of the EMIS is provided in **Appendix K**.

Table	-	ž	Environmental Licensing and Permit Status	
Permit No.		Period	Details	Status
Environmental Der	From mit (FD)	То		
Environmental Per EP-103/2001/C	22/07/05	N/A	<u>Construction and operation of</u> (a) All civil works (including highways, traffic, geotechnical, drainage, structural, architectural and landscaping works) for the Lai Chi Kok Viaduct, the interchange with Ching Cheung Road, the main road within Butterfly Valley and the Eagle's Nest Tunnel; (b) All E&M works (including ventilation, Traffic Control & Surveillance System (TCSS), toll collection system and lighting) for the whole Route 9 between Cheung Sha Wan and Sha Tin; I The permanent slope works above the northern portal of the Eagle's Nest Tunnel; (d) The architectural works (including fitting out and furnishings) of the portal buildings of the Sha Tin Heights Tunnel.	Valid
Registration of Che	emical Waste	Producer		
WPN 5213-761- L2595-01	26/01/04	N/A	Regulation for disposal of spent oil and waste batteries arising from construction activities in all project areas.	Valid
Water Discharge L		21/05/00		X7 1' 1
EP482/261/0327/I	03/05/04	31/05/09	Discharge of industrial trade effluent and effluent arising from construction activities at the construction site at Ventilation Adit on Tai Po Road (behind Shell Filling Station) opposite Pinehill Development Highways.	Valid
EP482/261/0326/I	01/04/04	30/04/09	Discharge of industrial trade effluent and effluent arising from construction activities at the construction site at Mui Kong Tsuen, Butterfly Valley, Lai Chi Kok, Kowloon.	Valid
No. 3156	23/02/04	22/02/09	Discharge of industrial trade effluent and all other wastewater arising from the works areas at North Portal of Route 9 – Eagle's Nest Tunnel and Associated Works (Contract HY/2003/02).	Valid
Construction Noise	e Permit (CN	P)		
GW-RN0230-07	06/06/07	05/12/07	<i>Location:</i> SHT-South Portal near Garden Villa <i>Time Period:</i> Any day between 2300-0700 on next day	Expired
GW-RN0231-07	06/06/07	05/12/07	<i>Location:</i> SHT-North Portal near Tai Po Road and Keng Hau Road <i>Time Period:</i> Any day between 2300-0700 on next day	Expired
GW-RN0252-07	18/06/07	17/12/07	<i>Location:</i> SHT-South Portal near Garden Villa <i>Time Period:</i> 0700-2300 (general holiday including Sundays) and 1900-2300 (any day not being a general holiday).	Expired
GW-RN0380-07	27/07/07	26/01/08	<i>Location:</i> Butterfly Valley, Lai Chi Kok <i>Time Period:</i> 0700-2300 (general holiday including Sundays) and 1900-2300 (any day not being a general holiday).	Valid

Table 4.1	Summary of Environmental Licensing and Permit Status
-----------	--

Permit No.	Valid Period		Details	Status
rernnt No.	From	То	Detans	Status
GW-RN0514-07	30/11/07	29/05/08	<i>Location:</i> SHT-North Portal near Tai Po Road and Keng Hau Road <i>Time Period:</i> 0700-2300 (general holiday including Sundays) and 1900-2300 (any day not being a general holiday).	Valid
GW-RN0515-07	30/11/07	29/05/08	<i>Location:</i> Tunnel North Portal Site near Garden Villa <i>Time Period:</i> 0700-2300 (general holiday including Sundays) and 1900-2300 (any day not being a general holiday).	Valid
GW-RN0513-07	30/11/07	29/05/08	Location: Tunnel South Portal Site at Butterfly Valley Time Period: 0700-2300 (general holiday including Sundays) and 1900-2300 (any day not being a general holiday).	Valid

- 4.6 Spot checks on truck overloading were also conducted during the site inspections since June 2006. No overloading incident was observed during the site inspections in the reporting month.
- 4.7 No non-conformance was identified during the site inspections in the reporting month. The observations and recommendations are summarized in **Table 4.2**.

Table 4.2 Observations and Recommendations of Site Audit for Civil Works			
Parameters	Date	Observations / Recommendations	Remedial Actions / Remarks
NIL			

114 0 -.. . .

Table 4.3 Observations and Recommendations of Site Audits Followed up for Pervious **Month for Civil Works**

Parameters	Date	Observations / Recommendations	Remedial Actions
NIL			

^{4.8} The observations and recommendations arising from pervious month and followed up in the reporting month are summarized in **Table 4.3**.

Summary of Exceedances

1-hr and 24-hr TSP Monitoring

4.9 No Action/Limit Level exceedance for both 1-hour TSP and 24-hour TSP was recorded in the reporting month.

Construction noise

4.10 No Action/Limit Level exceedance for noise monitoring was recorded in the reporting month.

Implementation Status of Event Action Plans

4.11 The Event Action Plans for air quality and noise are presented in **Appendix J**.

Summary of Complaints and Prosecutions

- 4.12 No environmental related complaint or prosecution was received in the reporting month.
- 4.13 There were 22 environmental complaints and no prosecution received since the commencement of the Project. The updated Complaint Log is shown in **Appendix M**.

5. FUTURE KEY ISSUES

Key Issues for the Coming Month

- 5.1 Key issues to be considered in the coming months include:
 - Potential dust emission from slope works and road works.
 - Noise generation from stepped channel.

Monitoring Schedule for the Next Month

5.2 The tentative environmental monitoring schedule for next month is shown in **Appendix C**.

Construction Program for the Next Month

5.3 The tentative construction program for civil works is provided in **Appendix L**. The major construction activities for civil works in the coming months include:

ENT Tunnel

• T&C for Tunnel ventilation lighting.

Butterfly Valley

• Road works, stepped channel works, fill slope at SP-S2, u-channel and T&C on irrigation pipe & system.

South Portal Building

• Metal meshing cladding, upper roof railing, plumbing & drainage (T&C), tunnel ventilation system (T&C), T&C for mechanical ventilation air condition.

North Portal Building

• Metal meshing cladding, upper roof railing, plumbing & drainage, tunnel ventilation system (T&C) and T&C for mechanical ventilation air condition.

Toll Plaza's Structures and Administration Building

• Road works, roof tiling, metal curtain mesh cladding, T&C for mechanical ventilation air condition, false & external metal ceiling, T&C for plumbing and drainage, roof hand rail installation, signage, T&C for fire services and wall painting.

Ventilation Building

• Cladding & hand rail installation, fencing, T&C for mechanical ventilation air conditioning, T&C for plumbing & drainage and T&C for Tunnel Ventilation System.

SHT – South Portal Building

• Mesh cladding, plumbing & drainage (T&C), upper roof railing, mechanical ventilation air conditioning (T&C) and tunnel ventilation system (T&C).

SHT – North Portal Building

• Mesh cladding, upper roof railing, plumbing & drainage, mechanical ventilation air conditioning (T&C) and tunnel ventilation system (T&C).

SHT Tunnel & Remaining SHT/T3 Area

- T&C for Tunnel ventilation system (T&C).
- 5.4 The tentative construction program for TCSS works is provided in **Appendix L**. The major site activities for TCSS works in the coming months include:
 - Site Acceptance Tests; and
 - Minor rectification works to field equipment.

6. CONCLUSIONS AND RECOMMENDATIONS

Conclusions

- 6.1 Environmental monitoring works were performed in the reporting month and all monitoring results were checked and reviewed.
- 6.2 No Action/Limit Level exceedance for 1-hour TSP and 24-hours TSP was recorded in the reporting month.
- 6.3 No Action/Limit Level exceedance for noise monitoring was recorded in the reporting month.
- 6.4 No environmental complaint or prosecution was received in the reporting month.

Recommendations

6.5 According to the environmental audit performed in the reporting month, the following recommendations were made:

Water Impact

- To closely monitor the capacity of existing de-silting facility on site, especially for the discharge at the site in Butterfly Valley.
- To keep the sedimentation facilities well maintained and perform de-silting regularly.
- To avoid accumulation of stagnant water on site.

Dust Impact

- To ensure that adequate water spray or other dust suppression measures are applied for slope cutting and the haul roads and stockpile on site.
- To cover idle soil slope surface and stockpile of dusty materials to prevent wind erosion.
- To ensure that all vehicles carrying dusty materials are properly covered before leaving the site.


Noise Impact


- To provide temporary noise barriers for noisy activities (such as breaking works).
- To reduce the number of noisy equipment in concurrent operation.

Waste/Chemical Management

- To ensure proper storage of chemical and chemical waste on site.
- To check for any accumulation of waste materials or rubbish on site.
- To avoid any discharge or accidental spillage of chemical waste or oil directly.

FIGURES





APPENDIX A ACTION AND LIMIT LEVELS

Appendix A - Action and Limit Levels (ENT)

1-Hour TSP

Location	Action Level, µg/m ³	Limit Level, µg/m ³
AM1	296	
AM3	350	500
AM4	294	

24-Hour TSP

Location	Action Level, μg/m ³	Limit Level, µg/m ³
AM1	168	
AM3	200	260
AM4	170	

Construction Noise

Period	Action Level	Limit Level, dB(A)			
1 er ioù	for all stations	NM1	NM5	NM6	NM7
0700-1900 hrs on normal weekdays		70/65*	75	75	75
0700-2300 hrs on holidays & 1900- 2300 hrs on all other days	When one documented complaint is received	-	70	65	60
2300-0700 hrs of next day		-	55	50	45

(*) Since NM1 is an educational institution, the noise Limit Level (0700-1900 hrs on normal days) is taken as 70 dB(A). The Limit Level will be reduced to 65 dB(A) during school examination periods.

APPENDIX B COPIES OF CALIBRATION CERTIFCATES

High-Volume TSP Sampler 5-POINT CALIBRATION DATA SHEET



							MA2027/A14/0026
Station	Garden Vilia			_	: <u>WK</u>	Contraction of the second s	
Date:	26-Nov-07				: 25-Jan	3	
Equipment No.	: <u>A-01-14</u>			Serial No	1354		
		1. 第二章	Ambient	Condition			
Temperat	ure, Ta (K)	294.7	Pressure, P	a (mmHg)		764.3	
		0	ifice Transfer St	andard Inform	nation		
Equipm	Equipment No.: A-04-05		Slope, mc	0.0575	Intercep		0.0395
	ration Date:	12-Mar-07			$bc = [\Delta H \times (Pa/76)]$		
	ration Date:	11-Mar-08			x (Pa/760) x (298		0.000
	a 10 18 18				12-20-		
	and the style of a		Calibration of	TSP Sampler	S. 1944 (1978), 1974 (1		1
Calibration	ΔH (orifice),	Ort		Qstd (CFM)	ΔW	HVS	60) x (298/Ta)] ^{1/2} Y-
Point	in. of water	[ΔH x (Pa/760)) x (298/Ta)] ^{1/2}	X - axis	(HVS), in. of oil		axis
1	12.3	3	.54	60.82	7.9		2.83
2	10.1	3	3.20		6.5		2.57
3	7.5	2	2.76		5.0		2.25
4	5.4	2	2.34		3.2		1.80
5	3.2	1	.80	30.69	1.7	122 24 12	1.31
By Linear Reg	ression of Y on X						
Slope , mw =	0.0507	8		Intercept, bw	-0.218	1	
Correlation of	coefficient* =	0.99	77	-			
*If Correlation (Coefficient < 0.990), check and reca	librate.				
		和"有"之"行"	Set Point C	Calculation		27	
From the TSP F	ield Calibration C	urve, take Qstd =					
From the Regres	sion Equation, the	"Y" value accord	ling to				
					1/2		
		mw x Q	$std + bw = [\Delta W]$	x (Pa/760) x (2	98/Ta)]'''		
Therefore, S	et Point; W = (my	$(x Q std + bw)^2$	x (760 / Pa) x (1	Γa / 298) =	3.79		
	ALTONOMOUS IN A CONT			1999 - 1999 - 1999 - 1999 - 1999 - 1999 - 1999 - 1999 - 1999 - 1999 - 1999 - 1999 - 1999 - 1999 - 1999 - 1999 -		1. 1. 1. 1. 1.	
Remarks:							
			T				
	1000 - 00	2220 (1)	14				1110

Conducted by: <u>WK.10ma</u> Signature: Checked by: <u>LP</u> Signature: hurs Date: 26/11/07 Date: 36 NOV OF

High-Volume TSP Sampler 5-POINT CALIBRATION DATA SHEET

CINOTECH

						File No.	MA3024/17/0028
Station	Government Qu	arter		Operator	:WK	<u>i</u>	
Date:	12-Nov-07			Next Due Date	11-Jan-08		
Equipment No.:	A-01-17			Serial No	. 3460	0	
			Ambient	Condition	Ner - Se		
Temperatu	ire, Ta (K)	293.6	Pressure, P	a (mmHg)	ali sindi tanisi Vi	766.6	-
	da en la	Ori	ifice Transfer St	andard Inforn	nation		
Equipm	ent No.:	A-04-05	Slope, mc	0.0575	Intercep	t, bc	0.0395
	Last Calibration Date: 12-Mar-0				$bc = [\Delta H \times (Pa/7)]$		
Next Calibration Date: 11-Mar-08					x (Pa/760) x (298		
		1.					
य सम म्यू सम ह			Calibration o	f TSP Sampler	$\sum_{i=1}^{n}\sum_{j=1}^{n}\sum_{j=1}^{n}\sum_{i=1}^{n}\sum_{i=1}^{n}\sum_{j=1}^{n}\sum_{i=1}^{n}\sum_{i=1}^{n}\sum_{i=1}^{n}\sum_{j=1}^{n}\sum_{i=1}^{n}\sum_{j=1}^{n}\sum_{i=1}^{n}\sum_{j=1}^{n}\sum_{i=1}^{n}\sum_{j=1}^{n}\sum_{i=1}^{n}\sum_{j=1}^{n}\sum_{i=1}^{$	nin wege Kari as p	
Calibration		Orfi	ice		HVS		
Point	ΔH (orifice), in. of water	[ΔH x (Pa/760) x (298/Ta)] ^{1/2}		Qstd (CFM) X - axis	ΔW (HVS), in. of oil		50) x (298/Ta)] ^{1/2} Y- axis
1	11.0	3.	36	57.68	7.7	0 132 O 08	2.81
2	8.6	2.	97	50.92	6.3		2.54
3	6.3	2.	54	43.48	4.4		2.12
4	5.0	2.	26	38.66	3.2		1.81
5	3.2	1.	81	30.79	1.8		1.36
By Linear Regr Slope , mw = Correlation c		0.99		Intercept, bw :	-0.304	4	
	04.5), check and recal	ibrate.	70A			
			Set Point C	alculation	初 . 荷香 . 1		7 2 ¹
From the TSP Fi	eld Calibration C	urve, take Qstd =	43 CFM				
From the Regress	sion Equation, the	"Y" value accord	ling to				
899999 Refitt Boltett 🖉 17.77	20.000,000,000,000,000,000,000,000,000,0				121231		
		mw x Q	$std + bw = [\Delta W]$	x (Pa/760) x (2	98/Ta)] ^{1/2}		

Therefore, Set Point; $W = (mw x Qstd + bw)^2 x (760 / Pa) x (Ta / 298) = 4.13$

Remarks:		te it carta			
Conducted by: Checked by:	Wk. Jang.	Signature:	Ikwai	Date: Date:	12 Nov 07 10 War 20

WELLAB LTD.

Unit C, 1/F, Goldlion Holdings Center 13-15 Yuen Shun Circuit, Shatin, Hong Kong. Tel: (852) 2898 7388 Fax: (852) 2898 7076

TEST REPORT

Cinotech Consultants Limited APPLICANT: 1602-1610 Delta House, 3 On Yiu Street, Shatin, N.T.

Test Report No .:	C/07/70502	
Date of Issue:	2007-05-02	
Date Received:	2007-05-01	
Date Tested:	2007-05-01	
Date Completed:	2007-05-02	
Page:	1 of 1	

Mr. Henry Leung ATTN:

Certificate of Calibration

Item for calibration:

for callor ation.	
Description	: RS232 Integral Vane Digital Anemometer
Manufacturer	: AZ Instrument
Model No.	: 451104
Serial No.	: 9020746
Equipment No.	: A-03-01
conditions:	

Test

: 21 degree Celsius Room Temperature : 65% Relative Humidity : 101.3 kPa Pressure

Methodology:

The anemometer has been calibrated in accordance with the documented procedures and using standard(s) and instrument(s) which are recommended by the manufacturer, or equivalent.

Results:

	Reference Set Point	Instrument Readings
Measuring Air Velocity, m/s	2.00	2.00
Temperature, °C	21.0	21.0
Temperature, C	21.0	

PREPARED AND CHECKED BY: For and On Behalf of WELLAB Ltd.

PATRICK TSE Senior Chemist

ISCH

TISCH ENVIROMENTAL, INC. 145 SOUTH MIAMI AVE. VILLAGE OF CLEVES, OH 45002 513.467.9000 877.263.7610 TOLL FREE 513.467.9009 FAX WWW.TISCH-ENV.COM

AIR POLLUTION MONITORING EQUIPMENT

ORIFICE TRANSFER STANDARD CERTIFICATION WORKSHEET TE-5025A

Date - M. Operator		7 Rootsmeter Orifice I.I		833640 0999	Ta (K) - Pa (mm) -	294 - 746, 76
PLATE OR Run # 1 2 3 4 5	VOLUME START (m3) NA NA NA NA NA NA	VOLUME STOP (m3) NA NA NA NA NA NA	DIFF VOLUME (m3) 1.00 1.00 1.00 1.00 1.00	DIFF TIME (min) 1.3890 0.9850 0.8810 0.8810 0.8410 0.6950	METER DIFF Hg (mm) 3.2 6.3 7.8 8.6 12.5	ORFICE DIFF H2O (in.) 2.00 4.00 5.00 5.50 8.00

DATA TABULATION

Vstd	(x axis) Qstd	(y axis)	Va	(x axis) Qa	(y axis)
0.9917 0.9876 0.9854 0.9844 0.9792	0.7139 1.0026 1.1185 1.1706 1.4090	1.4113 1.9959 2.2315 2.3405 2.8227	0.9957 0.9916 0.9894 0.9884 0.9832	0.7168 1.0067 1.1231 1.1753 1.4147	0.8874 1.2549 1.4030 1.4715 1.7747
Qstd slop intercep coefficie y axis =	t (b) = ent (r) =	2.03154 -0.03970 0.99999 Pa/760)(298/1	 Qa slope intercept coefficie v axis =	: (b) =	1.27212 -0.02496 0.99999

CALCULATIONS

Vstd = Diff. Vol[(Pa-Diff. Hg)/760](298/Ta)
Qstd = Vstd/Time


Va = Diff Vol [(Pa-Diff Hg)/Pa] Qa = Va/Time

For subsequent flow rate calculations:

Qstd = $1/m\{ [SQRT(H2O(Pa/760)(298/Ta))] - b \}$ Qa = $1/m\{ [SQRT(H2O(Ta/Pa)] - b \}$



TISCH ENVIROMENTAL, INC. 145 SOUTH MIAMI AVE. VILLAGE OF CLEVES, OH 45002 513.467.9000 877.263.7610 TOLL FREE 513.467.9009 fax WWW.TISCH-ENV.COM



* y-axis equations: Qstd series:

$$\sqrt{\Delta H \left(\frac{Pa}{Pstd}\right) \left(\frac{Tstd}{Ta}\right)}$$
$$\sqrt{\left(\Delta H \left(Ta / Pa\right)\right)}$$

Qa series:

WELLAB LTD.

Unit C, 1/F, Goldlion Holdings Center 13-15 Yuen Shun Circuit, Shatin, Hong Kong. Tel: (852) 2898 7388 Fax: (852) 2898 7076

TEST REPORT

APPLICANT:	Cinotech Consultants Limited	Test Report No.:	C/N/61215/1
	1602-1610 Delta House,	Date of Issue:	2006-12-15
	3 On Yiu Street,	Date Received:	2006-12-14
	Shatin, N.T.	Date Tested:	2006-12-15
		Date Completed:	2006-12-15
		Next Due Date:	2007-12-14

 \mathbf{M}

Mr. Henry Leung

1 of 1

Certificate of Calibration

Page:

Item for calibration:

ATTN:

	Description Manufacturer Model No. Serial No. Microphone No.	: Integrating Sound Level Meter : Brüel & Kjær : B&K 2238 : 2337665 : 2289749
	Equipment No.	: N-01-01
Test condition	s:	
	Room Temperatre Relative Humidity	: 20 degree Celsius : 60%

Test Specifications:

Performance checking at 94 and 114 dB

Methodology:

In-house method, according to manufacturer instruction manual

Results:

Reference Set Point, dB	Instrument Readings, dB
94	94.0
114	114.0

PREPARED AND CHECKED BY: For and On Behalf of WELLAB Ltd.

PATRICK TSE Operation Manager



Unit C, 1/F., Goldlion Holdings Center, 13-15 Yuen Shun Circuit, Shatin, NT, HK. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

TEST REPORT

APPLICANT:	Cinotech Consultants Limited	Test Report No .:	C/N/71213/1
	Room 1710, Technology Park,	Date of Issue:	2007-12-14
	18 On Lai Street,	Date Received:	2007-12-13
	Shatin, NT, Hong Kong	Date Tested:	2007-12-14
		Date Completed:	2007-12-14
		Next Due Date:	2008-12-13

ATTN:

Mr. Henry Leung

1 of 1

Certificate of Calibration

Item for calibration:

Description Manufacturer Model No. Serial No. Microphone No. Equipment No. : Integrating Sound Level Meter : Brüel & Kjær : B&K 2238 : 2337665 : 2289749 : N-01-01

Page:

Test conditions:

Room Temperatre Relative Humidity : 20 degree Celsius : 60%

Test Specifications:

Performance checking at 94 and 114 dB

Methodology:

In-house method, according to manufacturer instruction manual

Results:

Reference Set Point, dB	Instrument Readings, dB
94	94.0
114	114.0

PREPARED AND CHECKED BY: For and On Behalf of WELLAB Ltd.

PATRICK TSE Senior Chemist

This report may not be reproduced except with prior written approval from WELLAB LIMITED and the results relate only to the items calibrated or tested.



Unit C, 1/F., Goldlion Holdings Center, 13-15 Yuen Shun Circuit, Shatin, NT, HK. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

TEST REPORT

APPLICANT:	Cinotech Consultants Limited	Test Report No .:	C/N/71116/1
	Room 1710, Technology Park,	Date of Issue:	2007-11-16
	18 On Lai Street,	Date Received:	2007-11-15
	Shatin, NT, Hong Kong	Date Tested:	2007-11-15
		Date Completed:	2007-11-16

ATTN: Mr. Henry Leung

Page:

Next Due Date:

1 of 1

2008-11-15

Certificate of Calibration

Item for calibration:

Description Manufacturer Model No. Serial No. Microphone No. Equipment No. : Integrating Sound Level Meter : Brüel & Kjær : B&K 2238 : 2337666 : 2289750 : N-01-02

Test conditions:

Room Temperatre Relative Humidity : 20 degree Celsius : 59%

Test Specifications:

Performance checking at 94 and 114 dB

Methodology:

In-house method, according to manufacturer instruction manual

Results:

Reference Set Point, dB Instrument Readings, dB	
94	94.0
114	114.0

PREPARED AND CHECKED BY: For and On Behalf of WELLAB Ltd.

PATRICK TSE Senior Chemist



Unit C, 1/F., Goldlion Holdings Center, 13-15 Yuen Shun Circuit, Shatin, NT, HK. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

TEST REPORT

APPLICANT:	Cinotech Consultants Limited	Test Report No .:	C/N/70903-1
	1601-1610 Delta House,	Date of Issue:	2007-09-03
	3 On Yiu Street,	Date Received:	2007-09-01
	Shatin, N.T.	Date Tested:	2007-09-03
		Date Completed:	2007-09-03
		Next Due Date:	2008-09-02

ATTN:

Mr. Henry Leung

1 of 1

Certificate of Calibration

Item for calibration:

Description Manufacturer Model No. Serial No. Microphone No. Equipment No. : Integrating Sound Level Meter : Brüel & Kjær : B&K 2238 : 2359311 : 2346382 : N-01-03

Page:

Test conditions:

Room Temperatre Relative Humidity : 22 degree Celsius : 62%

Test Specifications:

Performance checking at 94 and 114 dB

Methodology:

In-house method, according to manufacturer instruction manual

Results:

Reference Set Point, dB	Instrument Readings, dB
94	94.0
114	114.0

PREPARED AND CHECKED BY: For and On Behalf of WELLAB Ltd.

atahla

PATRICK TSE Senior Chemist



Unit C, 1/F. Goldlion Holdings Center, 13-15 Yuen Shun Circuit, Shatin, NT, HK. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

TEST REPORT

APPLICANT:	Cinotech Consultants Limited	Test Report No .:	C/N/70903-2
	1602-1610 Delta House,	Date of Issue:	2007-09-03
	3 On Yiu Street,	Date Received:	2007-09-01
	Shatin, N.T.	Date Tested:	2007-09-03
		Date Completed:	2007-09-03
		Next Due Date:	2008-09-02

ATTN:

Mr. Henry Leung

1 of 1

Certificate of Calibration

Item for calibration:

Description Manufacturer Model No. Serial No. Equipment No. : Integrating Sound Level Meter : Brüel & Kjær : B&K 2238 : 2359303 : N-01-04

Page:

Test conditions:

Room Temperatre Relative Humidity : 22 degree Celsius : 62%

Test Specifications:

Performance checking at 94 and 114 dB

Methodology:

In-house method, according to manufacturer instruction manual

Results:

Reference Set Point, dB	Instrument Readings, dB	
94	94.0	
114	114.0	

PREPARED AND CHECKED BY: For and On Behalf of WELLAB Ltd.

PATRICK TSE Senior Chemist



TEST REPORT

APPLICANT:	Cinotech Consultants Limited	Test Report No .:	C/N/71015/1
	Room 1710, Technology Park,	Date of Issue:	2007-10-15
	18 On Lai Street,	Date Received:	2007-10-13
	Shatin, NT, Hong Kong	Date Tested:	2007-10-13
		Date Completed:	2007-10-15
		Next Due Date:	2008-10-14

ATTN:

Mr. Henry Leung

.

1 of 1

Certificate of Calibration

Item for calibration:

Description Manufacturer Model No. Serial No. Microphone No. Equipment No. : Integrating Sound Level Meter : Brüel & Kjær : B&K 2238 : 2394976 : 2407349 : N-01-05

Page:

Test conditions:

Room Temperatre Relative Humidity : 21 degree Celsius : 60%

Test Specifications:

Performance checking at 94 and 114 dB

Methodology:

In-house method, according to manufacturer instruction manual

Results:

Reference Set Point, dB	Instrument Readings, dB
94	94.0
114	114.0

PREPARED AND CHECKED BY: For and On Behalf of WELLAB Ltd.

PATRICK TSE Senior Chemist



Unit C, 1/F., Goldlion Holdings Center, 13-15 Yuen Shun Circuit, Shatin, NT, HK. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

1 of 1

TEST REPORT

APPLICANT:	Cinotech Consultants Limited	Test Report No .:	C/N/71116/2
	Room 1710, Technology Park,	Date of Issue:	2007-11-16
	18 On Lai Street,	Date Received:	2007-11-15
	Shatin, NT, Hong Kong	Date Tested:	2007-11-15
		Date Completed:	2007-11-16
		Next Due Date:	2008-11-15

Page:

ATTN: Mr. Henry Leung

Item for calibration:

Description	: Acoustical Calibrator	
Manufacturer	: Brüel & Kjær	
Model No.	: 4231	
Serial No.	: 2326353	
Project No.	: C13	
Equipment No.	: N-02-01	

Test conditions:

Room Temperatre	: 20 degree Celsius
Relative Humidity	: 59%
Pressure	: 1015.2 hPa

Methodology:

The sound calibrator has been calibrated in accordance with the documented procedures and using standard(s) and instrument(s) which are recommended by the manufacturer, or equivalent.

Results:

Sound Pressure Level	Measured SPL	Tolerance
At 94 dB SPL	94.0	94.0 ± 0.1 dB

PREPARED AND CHECKED BY: For and On Behalf of WELLAB Ltd.

PATRICK TSE Senior Chemist

WELLAB LTD.

Unit C, 1/F, Goldlion Holdings Center 13-15 Yuen Shun Circuit, Shatin, Hong Kong. Tel: (852) 2898 7388 Fax: (852) 2898 7076

TEST REPORT

APPLICANT:	Cinotech Consultants Limited 1602-1610 Delta House,	Test Report No.: Date of Issue:	C/06/70305 2007-03-05
	3 On Yiu Street,	Date Received:	2007-03-03
	Shatin, N.T.	Date Tested:	2007-03-03
		Date Completed:	2007-03-05
		Next Due Date:	2008-03-04
ATTN:	Mr. Henry Leung	Page:	1 of 1

Item for calibration:

	Description Manufacturer Model No. Serial No. Project No. Equipment No.	: Acoustical Calibrator : Brüel & Kjær : 4231 : 2343007 : C13 : N-02-02
Test condition		: 20 degree Celsius : 65% : 1020.1hPa

Methodology:

The sound calibrator has been calibrated in accordance with the documented procedures and using standard(s) and instrument(s) which are recommended by the manufacturer, or equivalent.

Results:

Sound Pressure Level	Measured SPL	Tolerance
At 94 dB SPL	94.0	94.0 ± 0.2 dB

PREPARED AND CHECKED BY: For and On Behalf of WELLAB Ltd.

Patrick.

PATRICK TSE Operation Manager



Unit C, 1/F., Goldlion Holdings Center, 13-15 Yuen Shun Circuit, Shatin, NT, HK. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

TEST REPORT

APPLICANT:	Cinotech Consultants I 1602-1610 Delta House		C/N/70903-3 2007-09-03
	3 On Yiu Street,	Date Received:	2007-09-01
	Shatin, N.T.	Date Tested:	2007-09-03
		Date Completed:	2007-09-03
		Next Due Date:	2008-09-02
ATTN:	Mr. Henry Leung	Page:	1 of 1
Item for calibra	ition:		
I	Description	: Acoustical Calibrator	
N	Manufacturer	: Brüel & Kjær	
Ν	Model No.	: 4231	
5	Serial No.	: 2412367	
I	Equipment No.	: N-02-03	
m			

Test conditions:

Room Temperatre Relative Humidity : 22 degree Celsius : 62%

Methodology:

The Sound Level Calibrator has been calibrated in accordance with the documented procedures and using standard(s) and instrument(s) which are recommended by the manufacturer, or equivalent.

Results:

Sound Pressure Level (1kHz)	Measured SPL	Tolerance
At 94 dB SPL	94.0	94.0 ± 0.1 dB
At 114 dB SPL	114.0	$114.0 \pm 0.1 \text{ dB}$

PREPARED AND CHECKED BY: For and On Behalf of WELLAB Ltd.

PATRICK TSE Senior Chemist

APPENDIX C ENVIRONMENTAL MONITORING AND AUDIT SCHEDULE

Environmental Monitoring for Eagle's Nest Tunnel Air Quality and Noise Monitoring Schedule for December 2007

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
2-Dec	3-Dec	4-Dec	5-Dec	6-Dec	7-Dec	8-Dec
	24 hr TSP	1 hr TSP		1 hr TSP Noise	1 hr TSP	24 hr TSP
9-Dec	10-Dec	11-Dec	12-Dec	13-Dec	14-Dec	15-Dec
	1 hr TSP	1 hr TSP		1 hr TSP Noise	24 hr TSP	
16-Dec	17-Dec	18-Dec	19-Dec	20-Dec	21-Dec	22-Dec
	1 hr TSP	1 hr TSP	24 hr TSP	1 hr TSP Noise		
23-Dec	24-Dec	25-Dec	26-Dec	27-Dec	28-Dec	29-Dec
	1 hr TSP		24 hr TSP	1 hr TSP	1 hr TSP Noise	
30-Dec	31-Dec	1-Jan	2-Jan	3-Jan	4-Jan	5-Jan

The schedule may be changed due to unforeseen circumstances (adverse weather, etc)

AM3 Garden Villa

AM4 Government Quarters

NM5Villa CarltonNM6Government QuartersNM7Garden Villa

Environmental Monitoring for Eagle's Nest Tunnel Tentative Air Quality and Noise Monitoring Schedule for January 2008

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
30-Dec	31-Dec	1-Jan	2-Jan	3-Jan	4-Jan	5-Jan
	24 hr TSP		1 hr TSP	1 hr TSP Noise	1 hr TSP	24 hr TSP
6-Jan	7-Jan	8-Jan	9-Jan	10-Jan	11-Jan	12-Jan
	1 hr TSP	1 hr TSP		1 hr TSP Noise	24 hr TSP	
13-Jan	14-Jan	15-Jan	16-Jan	17-Jan	18-Jan	19-Jan
	1 hr TSP	1 hr TSP		24 hr TSP	1 hr TSP Noise	
20-Jan	21-Jan	22-Jan	23-Jan	24-Jan	25-Jan	26-Jan
		1 hr TSP	24 hr TSP	1 hr TSP	1 hr TSP Noise	
27-Jan	28-Jan	29-Jan	30-Jan	31-Jan	1-Feb	2-Feb
		1 hr TSP 24 hr TSP	1 hr TSP	1 hr TSP Noise		

The schedule may be changed due to unforeseen circumstances (adverse weather, etc)

AM3 Garden Villa

AM4 Government Quarters

NM5Villa CarltonNM6Government QuartersNM7Garden Villa

APPENDIX D WIND DATA

Date	Time	Wind Speed m/s	Direction
1-Dec-2007	0:00	0.0	
1-Dec-2007	1:00	0.0	WNW
1-Dec-2007	2:00	0.0	WSW
1-Dec-2007	3:00	0.0	SW
1-Dec-2007	4:00	0.0	SW
1-Dec-2007	5:00	2.0	SW
1-Dec-2007	6:00	4.0	WSW
1-Dec-2007	7:00	1.0	WSW
1-Dec-2007	8:00	0.0	SW
1-Dec-2007	9:00	3.0	WNW
1-Dec-2007	10:00	5.0	WNW
1-Dec-2007	11:00	5.0	W
1-Dec-2007	12:00	6.0	WNW
1-Dec-2007	13:00	4.0	W
1-Dec-2007	14:00	4.0	W
1-Dec-2007	15:00	2.0	W
1-Dec-2007	16:00	5.0	N
1-Dec-2007	17:00	2.0	WSW
1-Dec-2007	18:00	2.0	WSW
1-Dec-2007	19:00	3.0	W
1-Dec-2007	20:00	1.0	WSW
1-Dec-2007	21:00	4.0	W
1-Dec-2007	22:00	1.0	SW
1-Dec-2007	23:00	3.0	WSW
2-Dec-2007	0:00	3.0	SW
2-Dec-2007	1:00	2.0	SW
2-Dec-2007	2:00	0.0	SSW
2-Dec-2007	3:00	2.0	SW
2-Dec-2007	4:00	2.0	SW
2-Dec-2007	5:00	1.0	SW
2-Dec-2007	6:00	1.0	SW
2-Dec-2007	7:00	0.0	
2-Dec-2007	8:00	0.0	SW
2-Dec-2007	9:00	0.0	W
2-Dec-2007	10:00	0.0	SW
2-Dec-2007	11:00	1.0	WNW
2-Dec-2007	12:00	4.0	WNW
2-Dec-2007	13:00	4.0	W
2-Dec-2007	14:00	2.0	W
2-Dec-2007	15:00	3.0	N
2-Dec-2007	16:00	3.0	N
2-Dec-2007	17:00	1.0	NE
2-Dec-2007	18:00	0.0	
2-Dec-2007	19:00	0.0	
2-Dec-2007	20:00	0.0	
2-Dec-2007	21:00	0.0	
2-Dec-2007	22:00	0.0	
2-Dec-2007	23:00	0.0	
3-Dec-2007	0:00	0.0	
3-Dec-2007	1:00	0.0	
3-Dec-2007	2:00	0.0	
3-Dec-2007	3:00	0.0	
3-Dec-2007	4:00	0.0	
3-Dec-2007	5:00	1.0	WSW

Date	Time	Wind Speed m/s	Direction
3-Dec-2007	6:00	3.0	W
3-Dec-2007	7:00	2.0	WNW
3-Dec-2007	8:00	4.0	W
3-Dec-2007	9:00	5.0	SW
3-Dec-2007	10:00	9.0	W
3-Dec-2007	11:00	10.0	W
3-Dec-2007	12:00	7.0	W
3-Dec-2007	13:00	6.0	W
3-Dec-2007	14:00	4.0	W
3-Dec-2007	15:00	4.0	W
3-Dec-2007	16:00	3.0	WNW
3-Dec-2007	17:00	2.0	NW
3-Dec-2007	18:00	0.0	
3-Dec-2007	19:00	0.0	
3-Dec-2007	20:00	0.0	
3-Dec-2007	21:00	0.0	NW
3-Dec-2007	22:00	0.0	
3-Dec-2007	23:00	0.0	
4-Dec-2007	0:00	0.0	NW
4-Dec-2007	1:00	0.0	SW
4-Dec-2007	2:00	2.0	SW
4-Dec-2007	3:00	2.0	SW
4-Dec-2007	4:00	0.0	WSW
4-Dec-2007	5:00	1.0	SW
4-Dec-2007	6:00	4.0	WSW
4-Dec-2007	7:00	2.0	SW
4-Dec-2007	8:00	2.0	SW
4-Dec-2007	9:00	5.0	W
4-Dec-2007	10:00	7.0	WNW
4-Dec-2007	11:00	5.0	WNW
4-Dec-2007	12:00	4.0	WNW
4-Dec-2007	13:00	2.0	WNW
4-Dec-2007	14:00	3.0	WNW
4-Dec-2007	15:00	5.0	WNW
4-Dec-2007	16:00	3.0	WNW
4-Dec-2007	17:00	2.0	W
4-Dec-2007	18:00	3.0	Ŵ
4-Dec-2007	19:00	3.0	Ŵ
4-Dec-2007	20:00	3.0	W
4-Dec-2007	21:00	0.0	SSW
4-Dec-2007	22:00	1.0	SSW
4-Dec-2007	23:00	0.0	SSW
5-Dec-2007	0:00	2.0	WNW
5-Dec-2007	1:00	2.0	WNW
5-Dec-2007	2:00	4.0	WNW
5-Dec-2007	3:00	2.0	SW
5-Dec-2007	4:00	5.0	WSW
5-Dec-2007	5:00	3.0	WSW
5-Dec-2007	6:00	4.0	SW
5-Dec-2007	7:00	2.0	
5-Dec-2007 5-Dec-2007	8:00	6.0	W
5-Dec-2007 5-Dec-2007	9:00	5.0	W
			WNW
5-Dec-2007 5-Dec-2007	<u>10:00</u> 11:00	3.0	W

Date	Time	Wind Speed m/s	Direction
5-Dec-2007	12:00	3.0	W
5-Dec-2007	13:00	5.0	SW
5-Dec-2007	14:00	5.0	W
5-Dec-2007	15:00	4.0	W
5-Dec-2007	16:00	6.0	WNW
5-Dec-2007	17:00	5.0	WNW
5-Dec-2007	18:00	4.0	WNW
5-Dec-2007	19:00	5.0	W
5-Dec-2007	20:00	3.0	W
5-Dec-2007	21:00	2.0	SW
5-Dec-2007	22:00	1.0	SW
5-Dec-2007	23:00	1.0	SSW
6-Dec-2007	0:00	2.0	WSW
6-Dec-2007	1:00	0.0	WSW
6-Dec-2007	2:00	0.0	WSW
6-Dec-2007	3:00	0.0	WSW
6-Dec-2007	4:00	1.0	WSW
6-Dec-2007	5:00	2.0	W
6-Dec-2007	6:00	0.0	SW
6-Dec-2007	7:00	0.0	SW
6-Dec-2007	8:00	1.0	SW
6-Dec-2007	9:00	3.0	W
6-Dec-2007	10:00	5.0	W
6-Dec-2007	11:00	7.0	W
6-Dec-2007	12:00	5.0	WNW
6-Dec-2007	13:00	2.0	WNW
6-Dec-2007	14:00	3.0	WNW
6-Dec-2007	15:00	2.0	WNW
6-Dec-2007	16:00	1.0	S
6-Dec-2007	17:00	1.0	WSW
6-Dec-2007	18:00	1.0	W
6-Dec-2007	19:00	0.0	
6-Dec-2007	20:00	0.0	
6-Dec-2007	21:00	0.0	
6-Dec-2007	22:00	0.0	
6-Dec-2007	23:00	0.0	
7-Dec-2007	0:00	0.0	
7-Dec-2007	1:00	0.0	
7-Dec-2007	2:00	0.0	
7-Dec-2007	3:00	0.0	
7-Dec-2007	4:00	0.0	
7-Dec-2007	5:00	0.0	
7-Dec-2007	6:00	1.0	W
7-Dec-2007	7:00	2.0	W
7-Dec-2007	8:00	1.0	SW
7-Dec-2007	9:00	5.0	SW
7-Dec-2007	10:00	8.0	W
7-Dec-2007	11:00	7.0	Ŵ
7-Dec-2007	12:00	6.0	W
7-Dec-2007	13:00	5.0	WNW
7-Dec-2007	14:00	6.0	W
7-Dec-2007 7-Dec-2007	15:00	6.0	W
7-Dec-2007	16:00	3.0	W
7-Dec-2007 7-Dec-2007	17:00	2.0	NW

Date	Time	Wind Speed m/s	Direction
7-Dec-2007	18:00	0.0	
7-Dec-2007	19:00	0.0	
7-Dec-2007	20:00	0.0	
7-Dec-2007	21:00	0.0	
7-Dec-2007	22:00	0.0	
7-Dec-2007	23:00	0.0	
8-Dec-2007	0:00	0.0	
8-Dec-2007	1:00	0.0	
8-Dec-2007	2:00	0.0	SW
8-Dec-2007	3:00	2.0	SW
8-Dec-2007	4:00	2.0	SW
8-Dec-2007	5:00	2.0	SW
8-Dec-2007	6:00	2.0	SW
8-Dec-2007	7:00	2.0	SW
8-Dec-2007	8:00	3.0	WSW
8-Dec-2007	9:00	4.0	SW
8-Dec-2007	10:00	5.0	WSW
8-Dec-2007	11:00	6.0	W
8-Dec-2007	12:00	6.0	Ŵ
8-Dec-2007	13:00	5.0	WNW
8-Dec-2007	14:00	5.0	WNW
8-Dec-2007	15:00	5.0	WNW
8-Dec-2007	16:00	7.0	WNW
8-Dec-2007	17:00	4.0	W
8-Dec-2007	18:00	4.0	WNW
8-Dec-2007	19:00	4.0	W
8-Dec-2007	20:00	1.0	WNW
8-Dec-2007	21:00	3.0	W
8-Dec-2007	22:00	5.0	WNW
8-Dec-2007	23:00	5.0	WNW
9-Dec-2007	0:00	4.0	W
9-Dec-2007	1:00	4.0	WSW
9-Dec-2007	2:00	4.0	W
9-Dec-2007	3:00	6.0	W
9-Dec-2007	4:00	7.0	W
9-Dec-2007	5:00	4.0	W
9-Dec-2007	6:00	2.0	W
9-Dec-2007	7:00	4.0	WNW
9-Dec-2007	8:00	3.0	W
9-Dec-2007	9:00	3.0	W
9-Dec-2007	10:00	4.0	W
9-Dec-2007	11:00	4.0	W
9-Dec-2007	12:00	4.0	W
9-Dec-2007	13:00	3.0	WNW
9-Dec-2007	14:00	2.0	WNW
9-Dec-2007	15:00	3.0	WNW
9-Dec-2007	16:00	3.0	WNW
9-Dec-2007	17:00	2.0	W
9-Dec-2007	18:00	0.0	SW
9-Dec-2007	19:00	1.0	WSW
9-Dec-2007	20:00	1.0	WSW
9-Dec-2007 9-Dec-2007	20:00	2.0	WSW
9-Dec-2007 9-Dec-2007	21:00	1.0	W
3-060-2007	22:00	0.0	SW

Date	Time	Wind Speed m/s	Direction
10-Dec-2007	0:00	0.0	
10-Dec-2007	1:00	1.0	WSW
10-Dec-2007	2:00	1.0	W
10-Dec-2007	3:00	1.0	WSW
10-Dec-2007	4:00	4.0	WNW
10-Dec-2007	5:00	3.0	W
10-Dec-2007	6:00	1.0	WSW
10-Dec-2007	7:00	4.0	WSW
10-Dec-2007	8:00	6.0	W
10-Dec-2007	9:00	7.0	W
10-Dec-2007	10:00	6.0	W
10-Dec-2007	11:00	7.0	WNW
10-Dec-2007	12:00	4.0	WNW
10-Dec-2007	13:00	6.0	WNW
10-Dec-2007	14:00	5.0	W
10-Dec-2007	15:00	5.0	W
10-Dec-2007	16:00	4.0	W
10-Dec-2007	17:00	3.0	WNW
10-Dec-2007	18:00	3.0	WSW
10-Dec-2007	19:00	4.0	W
10-Dec-2007	20:00	0.0	
10-Dec-2007	21:00	0.0	
10-Dec-2007	22:00	0.0	
10-Dec-2007	23:00	0.0	SSW
11-Dec-2007	0:00	0.0	
11-Dec-2007	1:00	0.0	
11-Dec-2007	2:00	0.0	
11-Dec-2007	3:00	0.0	
11-Dec-2007	4:00	0.0	
11-Dec-2007	5:00	0.0	
11-Dec-2007	6:00	0.0	
11-Dec-2007	7:00	0.0	
11-Dec-2007	8:00	0.0	
11-Dec-2007	9:00	0.0	SSW
11-Dec-2007	10:00	0.0	SSW
11-Dec-2007	11:00	0.0	SSW
11-Dec-2007	12:00	4.0	W
11-Dec-2007	13:00	5.0	WSW
11-Dec-2007	14:00	3.0	W
11-Dec-2007	15:00	6.0	W
11-Dec-2007	16:00	5.0	WNW
11-Dec-2007	17:00	7.0	W
11-Dec-2007	18:00	4.0	W
11-Dec-2007	19:00	3.0	W
11-Dec-2007	20:00	5.0	WSW
11-Dec-2007	21:00	7.0	W
11-Dec-2007	22:00	3.0	W
11-Dec-2007	23:00	0.0	WSW
12-Dec-2007	0:00	0.0	
12-Dec-2007	1:00	0.0	
12-Dec-2007	2:00	0.0	
12-Dec-2007	3:00	0.0	
12-Dec-2007	4:00	0.0	
12-Dec-2007	5:00	0.0	

Date	Time	Wind Speed m/s	Direction		
12-Dec-2007	6:00	0.0	WSW		
12-Dec-2007	7:00	0.0			
12-Dec-2007	8:00	0.0			
12-Dec-2007	9:00	0.0			
12-Dec-2007	10:00	0.0	WSW		
12-Dec-2007	11:00	1.0	W		
12-Dec-2007	12:00	4.0	W		
12-Dec-2007	13:00	1.0	W		
12-Dec-2007	14:00	3.0	Ν		
12-Dec-2007	15:00	3.0	NE		
12-Dec-2007	16:00	3.0	NE		
12-Dec-2007	17:00	2.0	NE		
12-Dec-2007	18:00	0.0	NNE		
12-Dec-2007	19:00	0.0	NNE		
12-Dec-2007	20:00	0.0			
12-Dec-2007	21:00	0.0			
12-Dec-2007	22:00	0.0			
12-Dec-2007	23:00	0.0			
13-Dec-2007	0:00	0.0			
13-Dec-2007	1:00	0.0			
13-Dec-2007	2:00	0.0			
13-Dec-2007	3:00	0.0			
13-Dec-2007	4:00	0.0	ENE		
13-Dec-2007	5:00	0.0			
13-Dec-2007	6:00	0.0			
13-Dec-2007	7:00	0.0			
13-Dec-2007	8:00	0.0			
13-Dec-2007	9:00	0.0	ESE		
13-Dec-2007	10:00	8.0	 W		
13-Dec-2007	11:00	8.0	WNW		
13-Dec-2007	12:00	5.0	WNW		
13-Dec-2007	13:00	5.0	WNW		
13-Dec-2007	14:00	5.0	NW		
13-Dec-2007	15:00	8.0	WNW		
13-Dec-2007	16:00	8.0	W		
13-Dec-2007	17:00	5.0	WSW		
13-Dec-2007	18:00	3.0	SW		
13-Dec-2007	19:00	3.0	SSW		
13-Dec-2007	20:00	2.0	SSW		
13-Dec-2007	21:00	0.0			
13-Dec-2007	22:00	1.0	WSW		
13-Dec-2007	23:00	1.0	SW		
14-Dec-2007	0:00	3.0	W		
14-Dec-2007	1:00	2.0	SSW		
14-Dec-2007	2:00	7.0	WNW		
14-Dec-2007	3:00	4.0	W		
14-Dec-2007	4:00	4.0	WSW		
14-Dec-2007	5:00	5.0	WSW		
14-Dec-2007	6:00	5.0	WSW		
14-Dec-2007	7:00	4.0	W		
14-Dec-2007	8:00	5.0	WSW		
14-Dec-2007	9:00	7.0	W		
14-Dec-2007	10:00	7.0	W		
14-Dec-2007	11:00	5.0	W		

Date	Time	Wind Speed m/s	Direction		
14-Dec-2007	12:00	4.0	W		
14-Dec-2007	13:00	4.0	W		
14-Dec-2007	14:00	4.0	WNW		
14-Dec-2007	15:00	3.0	W		
14-Dec-2007	16:00	2.0	Ŵ		
14-Dec-2007	17:00	3.0	W		
14-Dec-2007	18:00	3.0	SW		
14-Dec-2007	19:00	3.0	SW		
14-Dec-2007	20:00	3.0	W		
14-Dec-2007	21:00	4.0	Ŵ		
14-Dec-2007	22:00	6.0	WNW		
14-Dec-2007	23:00	6.0	W		
15-Dec-2007	0:00	6.0	W		
15-Dec-2007	1:00	6.0	W		
15-Dec-2007	2:00	4.0	W		
15-Dec-2007	3:00	5.0	W		
15-Dec-2007	4:00	4.0	W		
15-Dec-2007	5:00	5.0	WNW		
15-Dec-2007	6:00	3.0	W		
15-Dec-2007	7:00	2.0	SSW		
15-Dec-2007	8:00	2.0	SSW		
15-Dec-2007	9:00	4.0	W		
15-Dec-2007	10:00	3.0	WNW		
15-Dec-2007	11:00	2.0	W		
15-Dec-2007	12:00	3.0	WNW		
15-Dec-2007	13:00	3.0	W		
15-Dec-2007	14:00	3.0	W		
15-Dec-2007	15:00	4.0	W		
15-Dec-2007	16:00	3.0	W		
15-Dec-2007	17:00	3.0	SW		
15-Dec-2007	18:00	1.0	SW		
15-Dec-2007	19:00	5.0	W		
15-Dec-2007	20:00	7.0	SW		
15-Dec-2007	21:00	4.0	SW		
15-Dec-2007	22:00	4.0	SW		
15-Dec-2007	23:00	7.0	WSW		
16-Dec-2007	0:00	7.0	W		
16-Dec-2007	1:00	5.0	W		
16-Dec-2007	2:00	4.0	SW		
16-Dec-2007	3:00	3.0	SW		
16-Dec-2007	4:00	2.0	WNW		
16-Dec-2007	5:00	3.0	WSW		
16-Dec-2007	6:00	7.0	W		
16-Dec-2007	7:00	4.0	WNW		
16-Dec-2007	8:00	7.0	WNW		
16-Dec-2007	9:00	6.0	WNW		
16-Dec-2007	10:00	9.0	W		
16-Dec-2007	11:00	7.0	WNW		
16-Dec-2007	12:00	7.0	WNW		
16-Dec-2007	13:00	7.0	WNW		
16-Dec-2007	14:00	4.0	WNW		
16-Dec-2007	15:00	5.0	W		
			W		
16-Dec-2007 16-Dec-2007	<u>16:00</u> 17:00	4.0 5.0			

Date	Time	Wind Speed m/s	Direction			
16-Dec-2007	18:00	4.0	W			
16-Dec-2007	19:00	5.0	WSW			
16-Dec-2007	20:00	7.0	W			
16-Dec-2007	21:00	7.0	WSW			
16-Dec-2007	22:00	5.0	W			
16-Dec-2007	23:00	3.0	WNW			
17-Dec-2007	0:00	2.0	WNW			
17-Dec-2007	1:00	1.0	WNW			
17-Dec-2007	2:00	0.0	WNW			
17-Dec-2007	3:00	0.0				
17-Dec-2007	4:00	0.0	WNW			
17-Dec-2007	5:00	0.0	WNW			
17-Dec-2007	6:00	0.0				
17-Dec-2007	7:00	0.0				
17-Dec-2007	8:00	0.0				
17-Dec-2007	9:00	1.0	Ν			
17-Dec-2007	10:00	0.0				
17-Dec-2007	11:00	1.0	W			
17-Dec-2007	12:00	4.0	WNW			
17-Dec-2007	13:00	7.0	W			
17-Dec-2007	14:00	6.0	W			
17-Dec-2007	15:00	6.0	W			
17-Dec-2007	16:00	4.0	WNW			
17-Dec-2007	17:00	1.0	WSW			
17-Dec-2007	18:00	0.0	WSW			
17-Dec-2007	19:00	0.0				
17-Dec-2007	20:00	0.0				
17-Dec-2007	21:00	0.0				
17-Dec-2007	22:00	0.0				
17-Dec-2007	23:00	0.0				
18-Dec-2007	0:00	0.0				
18-Dec-2007	1:00	0.0				
18-Dec-2007	2:00	0.0				
18-Dec-2007	3:00	0.0				
18-Dec-2007	4:00	0.0				
18-Dec-2007	5:00	0.0				
18-Dec-2007	6:00	0.0				
18-Dec-2007	7:00	0.0				
18-Dec-2007	8:00	0.0				
18-Dec-2007	9:00	0.0				
18-Dec-2007	10:00	0.0				
18-Dec-2007	11:00	4.0	W			
18-Dec-2007	12:00	5.0	WSW			
18-Dec-2007	13:00	5.0	WSW			
18-Dec-2007	14:00	5.0	WNW			
18-Dec-2007	15:00	5.0	W			
18-Dec-2007	16:00	4.0	W			
18-Dec-2007	17:00	4.0	WSW			
18-Dec-2007	18:00	3.0	WSW			
18-Dec-2007	19:00	5.0	WSW			
18-Dec-2007	20:00	6.0	WSW			
18-Dec-2007	20:00	4.0				
			W			
18-Dec-2007	22:00 23:00	4.0	W WSW			

Date	Time	Wind Speed m/s	Direction		
19-Dec-2007	0:00	2.0	W		
19-Dec-2007	1:00	4.0	W		
19-Dec-2007	2:00	3.0	W		
19-Dec-2007	3:00	1.0	WSW		
19-Dec-2007	4:00	0.0	W		
19-Dec-2007	5:00	0.0			
19-Dec-2007	6:00	0.0			
19-Dec-2007	7:00	0.0			
19-Dec-2007	8:00	0.0			
19-Dec-2007	9:00	0.0			
19-Dec-2007	10:00	4.0	W		
19-Dec-2007	11:00	5.0	W		
19-Dec-2007	12:00	4.0	W		
19-Dec-2007	13:00	6.0	WNW		
19-Dec-2007	14:00	3.0	W		
19-Dec-2007			WSW		
	15:00	3.0	SW		
19-Dec-2007	16:00 17:00	0.0	SW		
19-Dec-2007		0.0 2.0			
19-Dec-2007	18:00				
19-Dec-2007	19:00	1.0	WSW		
19-Dec-2007	20:00	1.0	SW		
19-Dec-2007	21:00	0.0			
19-Dec-2007	22:00	0.0			
19-Dec-2007	23:00	0.0			
20-Dec-2007	0:00	0.0			
20-Dec-2007	1:00	0.0			
20-Dec-2007	2:00	0.0			
20-Dec-2007	3:00	0.0			
20-Dec-2007	4:00	0.0			
20-Dec-2007	5:00	0.0	SW		
20-Dec-2007	6:00	3.0	WNW		
20-Dec-2007	7:00	5.0	WSW		
20-Dec-2007	8:00	6.0	W		
20-Dec-2007	9:00	6.0	WNW		
20-Dec-2007	10:00	8.0	W		
20-Dec-2007	11:00	8.0	WNW		
20-Dec-2007	12:00	8.0	WNW		
20-Dec-2007	13:00	4.0	WSW		
20-Dec-2007	14:00	5.0	W		
20-Dec-2007	15:00	7.0	W		
20-Dec-2007	16:00	10.0	W		
20-Dec-2007	17:00	10.0	WNW		
20-Dec-2007	18:00	7.0	W		
20-Dec-2007	19:00	4.0	W		
20-Dec-2007	20:00	1.0	W		
20-Dec-2007	21:00	4.0	W		
20-Dec-2007	22:00	6.0	WSW		
20-Dec-2007	23:00	5.0	WSW		
21-Dec-2007	0:00	6.0	SW		
21-Dec-2007	1:00	6.0	SW		
21-Dec-2007	2:00	7.0	SW		
21-Dec-2007	3:00	9.0	W		
21-Dec-2007	4:00	8.0	WSW		
21-Dec-2007	5:00	5.0	W		

Date	Time	Wind Speed m/s	Direction		
21-Dec-2007	6:00	4.0	SW		
21-Dec-2007	7:00	2.0	WSW		
21-Dec-2007	8:00	1.0	W		
21-Dec-2007	9:00	0.0	SW		
21-Dec-2007	10:00	3.0	SW		
21-Dec-2007	11:00	4.0	WNW		
21-Dec-2007	12:00	2.0	WNW		
21-Dec-2007	13:00	2.0	WNW		
21-Dec-2007	14:00	3.0	N		
21-Dec-2007	15:00	5.0	N		
21-Dec-2007	16:00	3.0	NNE		
21-Dec-2007	17:00	3.0	NE		
21-Dec-2007	18:00	2.0	NNE		
21-Dec-2007	19:00	1.0	NE		
21-Dec-2007	20:00	0.0			
21-Dec-2007	21:00	0.0			
21-Dec-2007	22:00	0.0	NE		
21-Dec-2007	23:00	0.0			
22-Dec-2007	0:00	0.0			
22-Dec-2007	1:00	0.0			
22-Dec-2007	2:00	0.0			
22-Dec-2007	3:00	0.0			
22-Dec-2007	4:00	0.0			
22-Dec-2007	5:00	0.0			
22-Dec-2007	6:00	0.0			
22-Dec-2007	7:00	0.0			
22-Dec-2007	8:00	0.0			
22-Dec-2007	9:00	0.0			
22-Dec-2007	10:00	2.0	W		
22-Dec-2007	11:00	2.0	W		
22-Dec-2007	12:00	0.0	W		
22-Dec-2007	13:00	0.0	W		
22-Dec-2007	14:00	1.0	W		
22-Dec-2007	15:00	2.0	WNW		
22-Dec-2007	16:00	2.0	NNE		
22-Dec-2007	17:00	1.0	NNE		
22-Dec-2007	18:00	0.0	N		
22-Dec-2007	19:00	3.0	WNW		
22-Dec-2007	20:00	4.0	W		
22-Dec-2007 22-Dec-2007	21:00	4.0	WSW		
22-Dec-2007	22:00	4.0	W		
22-Dec-2007	23:00	6.0	WNW		
23-Dec-2007	0:00	4.0	WNW		
23-Dec-2007	1:00	3.0	WSW		
23-Dec-2007	2:00	2.0	WSW		
23-Dec-2007	3:00	1.0	W		
23-Dec-2007	4:00	3.0	WSW		
23-Dec-2007 23-Dec-2007	5:00	3.0	W		
23-Dec-2007	6:00	4.0	W		
23-Dec-2007 23-Dec-2007	7:00	5.0	SW		
23-Dec-2007 23-Dec-2007	8:00	4.0			
23-Dec-2007 23-Dec-2007	9:00	5.0	NW		
			W		
23-Dec-2007 23-Dec-2007	<u>10:00</u> 11:00	5.0	SW		

Date	Time	Wind Speed m/s	Direction		
23-Dec-2007	12:00	4.0	W		
23-Dec-2007	13:00	6.0	W		
23-Dec-2007	14:00	7.0	Ŵ		
23-Dec-2007	15:00	6.0	W		
23-Dec-2007	16:00	7.0	W		
23-Dec-2007	17:00	6.0	W		
23-Dec-2007	18:00	3.0	WNW		
23-Dec-2007	19:00	5.0	W		
23-Dec-2007	20:00	4.0	WNW		
23-Dec-2007	21:00	3.0	W		
23-Dec-2007	22:00	4.0	W		
23-Dec-2007	23:00	4.0	WSW		
24-Dec-2007	0:00	0.0	W		
24-Dec-2007	1:00	2.0	WNW		
24-Dec-2007	2:00	7.0	W		
24-Dec-2007	3:00	5.0	W		
24-Dec-2007	4:00	1.0	Ŵ		
24-Dec-2007	5:00	1.0	Ŵ		
24-Dec-2007	6:00	0.0			
24-Dec-2007	7:00	2.0	W		
24-Dec-2007	8:00	4.0	WNW		
24-Dec-2007	9:00	6.0	W		
24-Dec-2007	10:00	6.0	Ŵ		
24-Dec-2007	11:00	7.0	W		
24-Dec-2007	12:00	6.0	W		
24-Dec-2007	13:00	6.0	W		
24-Dec-2007	14:00	6.0	WSW		
24-Dec-2007	15:00	3.0	WSW		
24-Dec-2007	16:00	2.0	WSW		
24-Dec-2007	17:00	4.0	WSW		
24-Dec-2007	18:00	4.0	WSW		
24-Dec-2007	19:00	4.0	SW		
24-Dec-2007	20:00	4.0	SW		
24-Dec-2007	21:00	5.0	SW		
24-Dec-2007	22:00	4.0	SW		
24-Dec-2007	23:00	2.0	SW		
25-Dec-2007	0:00	3.0	W		
25-Dec-2007	1:00	4.0	SW		
25-Dec-2007	2:00	5.0	SW		
25-Dec-2007	3:00	4.0	SW		
25-Dec-2007	4:00	4.0	SW		
25-Dec-2007	5:00	2.0	WSW		
25-Dec-2007	6:00	2.0	SW		
25-Dec-2007	7:00	3.0	SW		
25-Dec-2007	8:00	2.0	WSW		
25-Dec-2007	9:00	1.0	WSW		
25-Dec-2007	10:00	7.0	W		
25-Dec-2007	11:00	6.0	W		
25-Dec-2007	12:00	4.0	W		
25-Dec-2007 25-Dec-2007	13:00	4.0	W		
25-Dec-2007 25-Dec-2007	14:00	5.0	W		
25-Dec-2007 25-Dec-2007	15:00	6.0	W		
25-Dec-2007 25-Dec-2007	16:00	6.0	WNW		
20-060-2007	17:00	4.0	SW		

Date	Time	Wind Speed m/s	Direction		
25-Dec-2007	18:00	2.0	SW		
25-Dec-2007	19:00	3.0	SSW		
25-Dec-2007	20:00	4.0	SW		
25-Dec-2007	21:00	1.0	SW		
25-Dec-2007	22:00	1.0	WNW		
25-Dec-2007	23:00	1.0	WNW		
26-Dec-2007	0:00	0.0			
26-Dec-2007	1:00	0.0			
26-Dec-2007	2:00	0.0			
26-Dec-2007	3:00	0.0			
26-Dec-2007	4:00	0.0	WNW		
26-Dec-2007	5:00	3.0	SW		
26-Dec-2007	6:00	3.0	W		
26-Dec-2007	7:00	0.0	W		
26-Dec-2007	8:00	2.0	W		
26-Dec-2007	9:00	7.0	WNW		
26-Dec-2007		-	W		
	10:00	7.0	NW		
26-Dec-2007	11:00		WNW		
26-Dec-2007	12:00	6.0			
26-Dec-2007	13:00	9.0	WNW		
26-Dec-2007	14:00	7.0	WNW		
26-Dec-2007	15:00	6.0	WNW		
26-Dec-2007	16:00	7.0	WNW		
26-Dec-2007	17:00	4.0	WNW		
26-Dec-2007	18:00	6.0	W		
26-Dec-2007	19:00	1.0	WNW		
26-Dec-2007	20:00	1.0	WSW		
26-Dec-2007	21:00	3.0	WNW		
26-Dec-2007	22:00	5.0	WNW		
26-Dec-2007	23:00	7.0	WNW		
27-Dec-2007	0:00	8.0	WNW		
27-Dec-2007	1:00	8.0	WNW		
27-Dec-2007	2:00	7.0	WSW		
27-Dec-2007	3:00	5.0	SW		
27-Dec-2007	4:00	5.0	SW		
27-Dec-2007	5:00	1.0	SW		
27-Dec-2007	6:00	0.0	SW		
27-Dec-2007	7:00	0.0	SW		
27-Dec-2007	8:00	0.0			
27-Dec-2007	9:00	0.0	SW		
27-Dec-2007	10:00	4.0	W		
27-Dec-2007	11:00	4.0	WNW		
27-Dec-2007	12:00	3.0	W		
27-Dec-2007	13:00	3.0	WNW		
27-Dec-2007	14:00	2.0	WNW		
27-Dec-2007	15:00	4.0	N		
27-Dec-2007	16:00	3.0	NNE		
27-Dec-2007	17:00	2.0	NE		
27-Dec-2007 27-Dec-2007	18:00	0.0	NE		
27-Dec-2007 27-Dec-2007	19:00	0.0			
27-Dec-2007	20:00	0.0			
27-Dec-2007	21:00	0.0			
27-Dec-2007	22:00	0.0			
27-Dec-2007	23:00	0.0			

Date	Time	Wind Speed m/s	Direction		
28-Dec-2007	0:00	0.0	NE		
28-Dec-2007	1:00	0.0			
28-Dec-2007	2:00	0.0			
28-Dec-2007	3:00	0.0			
28-Dec-2007	4:00	0.0			
28-Dec-2007	5:00	0.0			
28-Dec-2007	6:00	0.0			
28-Dec-2007	7:00	0.0			
28-Dec-2007	8:00	0.0			
28-Dec-2007	9:00	0.0	NE		
28-Dec-2007	10:00	2.0	W		
28-Dec-2007	11:00	4.0	WNW		
28-Dec-2007	12:00	2.0	W		
28-Dec-2007	13:00	3.0	W		
28-Dec-2007	14:00	4.0	WNW		
28-Dec-2007	15:00	3.0	N		
28-Dec-2007	16:00	4.0	Ν		
28-Dec-2007	17:00	3.0	NE		
28-Dec-2007	18:00	0.0	NE		
28-Dec-2007	19:00	0.0	NE		
28-Dec-2007	20:00	0.0			
28-Dec-2007	21:00	0.0			
28-Dec-2007	22:00	0.0			
28-Dec-2007	23:00	0.0			
29-Dec-2007	0:00	0.0			
29-Dec-2007	1:00	0.0			
29-Dec-2007	2:00	3.0	SW		
29-Dec-2007	3:00	3.0	W		
29-Dec-2007	4:00	1.0	W		
29-Dec-2007	5:00	1.0	SSW		
29-Dec-2007	6:00	0.0	SW		
29-Dec-2007	7:00	1.0	SSW		
29-Dec-2007	8:00	5.0	WNW		
29-Dec-2007	9:00	6.0	SW		
29-Dec-2007	10:00	9.0	WNW		
29-Dec-2007	11:00	6.0	W		
29-Dec-2007	12:00	3.0	W		
29-Dec-2007	13:00	3.0	W		
29-Dec-2007	14:00	4.0	S		
29-Dec-2007	15:00	3.0	S		
29-Dec-2007	16:00	1.0	S		
29-Dec-2007	17:00	0.0	SSW		
29-Dec-2007	18:00	1.0	SW		
29-Dec-2007	19:00	2.0	WSW		
29-Dec-2007	20:00	2.0	W		
29-Dec-2007	21:00	4.0	SW		
29-Dec-2007	22:00	5.0	SW		
29-Dec-2007	23:00	5.0	SW		
30-Dec-2007	0:00	4.0	SW		
30-Dec-2007	1:00	4.0	WSW		
30-Dec-2007	2:00	3.0	SW		
30-Dec-2007	3:00	3.0	SW		
30-Dec-2007	4:00	3.0	SW		
30-Dec-2007	5:00	4.0	WSW		

Date	Time	Wind Speed m/s	Direction			
30-Dec-2007	6:00	6.0	WSW			
30-Dec-2007	7:00	6.0	SW			
30-Dec-2007	8:00	5.0	WSW			
30-Dec-2007	9:00	6.0	SW			
30-Dec-2007	10:00	8.0	WNW			
30-Dec-2007	11:00	12.0	WNW			
30-Dec-2007	12:00	13.0	WNW			
30-Dec-2007	13:00	13.0	WNW			
30-Dec-2007	14:00	11.0	WNW			
30-Dec-2007	15:00	7.0	W			
30-Dec-2007	16:00	4.0	WSW			
30-Dec-2007	17:00	4.0	WSW			
30-Dec-2007	18:00	4.0	SW			
30-Dec-2007	19:00	3.0	SW			
30-Dec-2007	20:00	2.0	SW			
30-Dec-2007	21:00	4.0	SW			
30-Dec-2007	22:00	3.0	SW			
30-Dec-2007	23:00	4.0	SW			
31-Dec-2007	0:00	3.0	SW			
31-Dec-2007	1:00	4.0	SW			
31-Dec-2007	2:00	4.0	WSW			
31-Dec-2007	3:00	4.0	SW			
31-Dec-2007	4:00	5.0	SW			
31-Dec-2007	5:00	5.0	SW			
31-Dec-2007	6:00	5.0	SW			
31-Dec-2007	7:00	4.0	SW			
31-Dec-2007	8:00	5.0	SW			
31-Dec-2007	9:00	6.0	SW			
31-Dec-2007	10:00	7.0	W			
31-Dec-2007	11:00	11.0	WNW			
31-Dec-2007	12:00	12.0	WNW			
31-Dec-2007	13:00	9.0	WNW			
31-Dec-2007	14:00	7.0	WNW			
31-Dec-2007	15:00	7.0	WSW			
31-Dec-2007	16:00	7.0	W			
31-Dec-2007	17:00	5.0	SW			
31-Dec-2007	18:00	5.0	SW			
31-Dec-2007	19:00	4.0	SW			
31-Dec-2007	20:00	4.0	SSW			
31-Dec-2007	21:00	3.0	SW			
31-Dec-2007	22:00	3.0	SW			
31-Dec-2007	23:00	3.0	SW			

APPENDIX E 1-HOUR TSP MONITORING RESULTS AND GRAPHICAL PRESENTATION

Appendix E - 1-hour TSP Monitoring Results

Location AM 3 - Garden Villa

Date	Weather	Filter We	eight (g)	Flow Rate	e (m ³ /min.)	Elaps	se Time	Air	Atmospheric	Particulate	Av. flow	Total vol.	Sampling	Conc.
	Condition	Initial	Final	Initial	Final	Initial	Final	Temp. (K)	Pressure(Pa)	weight(g)	(m ³ /min)	(m ³)	Time(hrs.)	(µg/m ³)
4-Dec-07	Sunny	2.8222	2.8361	1.22	1.22	6762.0	6763.0	294.5	769.3	0.0139	1.22	73.4	1.0	189.4
6-Dec-07	Cloudy	2.8278	2.8401	1.23	1.23	6763.0	6764.0	290.2	772.2	0.0123	1.23	74.0	1.0	166.2
7-Dec-07	Sunny	2.8115	2.8211	1.23	1.23	6764.0	6765.0	291.0	769.1	0.0096	1.23	73.8	1.0	130.1
10-Dec-07	Sunny	2.7867	2.7938	1.22	1.22	6789.0	6790.0	293.8	766.5	0.0071	1.22	73.3	1.0	96.8
11-Dec-07	Sunny	2.7841	2.7953	1.22	1.22	6790.0	6791.0	292.9	765.4	0.0112	1.22	73.4	1.0	152.6
13-Dec-07	Sunny	2.7851	2.7955	1.22	1.22	6791.0	6792.0	293.3	764.1	0.0104	1.22	73.3	1.0	141.9
17-Dec-07	Sunny	2.7952	2.8022	1.22	1.22	6816.0	6817.0	296.0	765.5	0.0070	1.22	73.1	1.0	95.8
18-Dec-07	Sunny	2.8706	2.8870	1.22	1.22	6817.0	6818.0	293.1	767.0	0.0164	1.22	73.4	1.0	223.3
20-Dec-07	Sunny	2.7509	2.7690	1.23	1.23	6842.0	6843.0	292.4	767.5	0.0181	1.23	73.5	1.0	246.1
24-Dec-07	Sunny	2.7878	2.7972	1.23	1.23	6843.0	6844.0	288.3	765.6	0.0094	1.23	73.9	1.0	127.2
27-Dec-07	Sunny	2.7771	2.7855	1.23	1.23	6868.0	6869.0	290.5	766.4	0.0084	1.23	73.7	1.0	114.0
28-Dec-07	Sunny	2.8890	2.8984	1.23	1.23	6869.0	6870.0	291.2	764.8	0.0094	1.23	73.6	1.0	127.8
													Min	95.8
													Max	246.1


Average 150.9

Average

78.3

Location AM 4 - Government Quarters

Date	Weather	Filter We	eight (g)	Flow Rate	e (m ³ /min.)	Elaps	se Time	Air	Atmospheric	Particulate	Av. flow	Total vol.	Sampling	Conc.
	Condition	Initial	Final	Initial	Final	Initial	Final	Temp. (K)	Pressure(Pa)	weight(g)	(m ³ /min)	(m ³)	Time(hrs.)	(µg/m ³)
4-Dec-07	Sunny	2.8205	2.8277	1.22	1.22	6797.5	6798.5	290.7	771.9	0.0072	1.22	73.3	1.0	98.2
6-Dec-07	Cloudy	2.8259	2.8300	1.22	1.22	6798.5	6799.5	290.2	772.2	0.0041	1.22	73.4	1.0	55.9
7-Dec-07	Sunny	2.8043	2.8103	1.22	1.22	6799.5	6800.5	291.0	769.1	0.0060	1.22	73.2	1.0	82.0
10-Dec-07	Sunny	2.7822	2.7888	1.21	1.21	6824.5	6825.5	293.6	766.7	0.0066	1.21	72.8	1.0	90.7
11-Dec-07	Sunny	2.7861	2.7912	1.22	1.22	6825.5	6826.5	292.9	765.4	0.0051	1.22	72.9	1.0	70.0
13-Dec-07	Sunny	2.7828	2.7865	1.21	1.21	6826.5	6827.5	293.3	764.1	0.0037	1.21	72.7	1.0	50.9
17-Dec-07	Sunny	2.8716	2.8839	1.22	1.22	6851.5	6852.5	292.7	768.0	0.0123	1.22	72.9	1.0	168.6
18-Dec-07	Sunny	2.8294	2.8338	1.21	1.21	6852.5	6853.5	293.1	767.0	0.0044	1.21	72.9	1.0	60.4
20-Dec-07	Sunny	2.8277	2.8306	1.22	1.22	6877.5	6878.5	292.4	767.5	0.0029	1.22	73.0	1.0	39.8
24-Dec-07	Sunny	2.8940	2.8999	1.22	1.22	6878.5	6879.5	288.3	765.6	0.0059	1.22	73.3	1.0	80.5
27-Dec-07	Sunny	2.8097	2.8146	1.22	1.22	6813.5	6814.5	290.3	766.3	0.0049	1.22	73.1	1.0	67.0
28-Dec-07	Sunny	2.7861	2.7916	1.22	1.22	6814.5	6815.5	291.2	764.8	0.0055	1.22	73.1	1.0	75.2
													Min	39.8
													Max	168.6



APPENDIX F 24-HOUR TSP MONITORING RESULTS AND GRAPHICAL PRESENTATION


Appendix F - 24-hour TSP Monitoring Results

Location AM 3 - Garden Villa

Date	Weather	Filter We	eight (g)	Flow Rate	e (m ³ /min.)	Elaps	se Time	Air	Atmospheric	Particulate	Av. flow	Total vol.	Sampling	Conc.
	Condition	Initial	Final	Initial	Final	Initial	Final	Temp. (K)	Pressure(Pa)	weight(g)	(m ³ /min)	(m ³)	Time(hrs.)	(µg/m ³)
3-Dec-07	Sunny	2.8172	2.9199	1.23	1.23	6738.0	6762.0	290.9	770.3	0.1027	1.23	1771.9	24.0	58.0
8-Dec-07	Sunny	2.8080	2.9855	1.23	1.23	6765.0	6789.0	290.4	770.1	0.1775	1.23	1773.1	24.0	100.1
14-Dec-07	Sunny	2.8096	2.9066	1.22	1.22	6792.0	6816.0	291.2	759.9	0.0970	1.22	1760.3	24.0	55.1
19-Dec-07	Sunny	2.7928	2.9468	1.23	1.23	6818.0	6842.0	291.7	767.1	0.1540	1.23	1766.3	24.0	87.2
26-Dec-07	Sunny	2.8736	2.8929	1.22	1.22	6789.5	6813.5	288.1	768.2	0.0193	1.22	1762.8	24.0	10.9
31-Dec-07	Sunny	2.8194	2.9762	1.24	1.24	6870.0	6894.0	284.2	770.8	0.1568	1.24	1791.1	24.0	87.5
													Min	10.9
													Max	100.1
													Average	66.5

Location AM 4 - Government Quarters

Date	Weather	Filter Weight (g)		Flow Rate	Flow Rate (m ³ /min.)		se Time	Air	Atmospheric	Particulate	Av. flow	Total vol.	Sampling	Conc.
	Condition	Initial	Final	Initial	Final	Initial	Final	Temp. (K)	Pressure(Pa)	weight(g)	(m ³ /min)	(m ³)	Time(hrs.)	(µg/m ³)
3-Dec-07	Sunny	2.7830	2.8638	1.22	1.22	6773.5	6797.5	290.9	770.3	0.0808	1.22	1757.5	24.0	46.0
8-Dec-07	Sunny	2.7799	2.8158	1.22	1.22	6800.5	6824.5	290.4	770.1	0.0359	1.22	1758.6	24.0	20.4
14-Dec-07	Sunny	2.8492	2.9008	1.21	1.21	6827.5	6851.5	291.2	759.9	0.0516	1.21	1746.3	24.0	34.1
19-Dec-07	Sunny	2.9158	2.9506	1.22	1.22	6853.5	6877.5	291.7	767.1	0.0348	1.22	1752.2	24.0	19.9
26-Dec-07	Sunny	2.8316	2.9178	1.23	1.23	6844.0	6868.0	288.1	768.2	0.0862	1.23	1777.4	24.0	48.5
31-Dec-07	Sunny	2.8546	2.9764	1.23	1.23	6815.5	6839.5	284.2	770.8	0.1218	1.23	1775.9	24.0	68.6
													Min	19.9
													Max	68.6
													Average	39.6



APPENDIX G NOISE MONITORING RESULTS AND GRAPHICAL PRESENTATION

Appendix G - Noise Monitoring Results

Location NM	5 - Villa (Carlton						
Date	Time	Weather	Measu	red Nois	e Level	Baseline Level	Construction Noise Level	Remarks
			L _{eq}	L ₁₀	L 90	L _{eq}	L _{eq}	
6-Dec-07	09:45	Cloudy	76.5	78.5	74.5		76.5, Measured \leq Baseline	
13-Dec-07	15:20	Sunny	74.6	79.5	71.5	77.1	74.6, Measured \leq Baseline	The major noise source was identified as traffic
20-Dec-07	09:00	Sunny	68.3	71.0	64.5	77.1	68.3 Mageurad < Racalina	noise from Tai Po Road.
28-Dec-07	10:38	Sunny	71.3	73.5	66.0		71.3, Measured \leq Baseline	noise noin rai ro Road.

Location NM	Location NM6 - Government Quarters													
			Unit: dB	(A) (30-i	min)									
Date	Time	Weather	Measu	red Nois	e Level	Remarks								
			L _{eq}	L ₁₀	L 90									
6-Dec-07	10:25	Cloudy	61.2	63.5	58.0									
13-Dec-07	08:30	Sunny	65.2	69.0	62.5									
20-Dec-07	13:00	Sunny	65.9	69.5	62.0	-								
28-Dec-07	09:57	Sunny	62.3	64.5	56.0									

Location NM	Location NM7 - Garden Vilia												
						Unit: dB (A) (30-	-min)						
Date	Time	Weather	Measu	red Nois	Remarks								
			L _{eq}	L ₁₀	L ₉₀	L _{eq}	L _{eq}						
6-Dec-07	09:00	Cloudy	66.3	68.5	64.0		65.4						
13-Dec-07	09:15	Sunny	64.1	64.1 68.0 62.0 59.0		62.5							
20-Dec-07	16:10	Sunny	64.9 69.0 62.0 63.6				63.6	-					
28-Dec-07	09:00	Sunny	66.7	68.5	62.0								

Construction Noise Level (Leq) = Measured Noise Level (Leq) - Baseline Noise Level (Leq)

*Bolded value indicated limit level exceedance

Appendix G - Noise Monitoring Results

Restricted Hours - 19:00 to 23:00 on normal weekdays

Location NM	5 - Villa	Carlton							
Dete	Time	Weather		dB	5 (A) (5-m	nin)	Baseline Level	Construction Noise Level	
Date	Date Time Weather		L _{eq}	L ₁₀	L 90	Average L _{eq}	L _{eq}	L _{eq}	Remarks
	20:20		72.6	76.5	69.5				
6-Dec-07	20:25	Cloudy	72.7	76.5	69.5	72.7		72.7, Measured \leq Baseline	
	20:30		72.7	76.5	69.5				
	20:15		71.9	74.0	68.0				
13-Dec-07	20:20	Cloudy	71.8	74.0	68.0	71.7		71.7, Measured \leq Baseline	The major paice course
	20:25		71.4	73.0	67.5		75.8		The major noise source was identified as traffic
	20:20		73.6	76.0	70.0		75.6		noise from Tai Po Road.
20-Dec-07	20:25	Cloudy	73.0	76.0	70.0	73.5		73.5, Measured \leq Baseline	noise nom ran o road.
	20:30		73.8	76.5	70.5				
	20:20		72.9	76.0	68.0				
28-Dec-07	20:25	Cloudy	72.6	75.5	68.0	72.7		72.7, Measured \leq Baseline	
	20:30		72.6	75.5	68.0				

Location NM	6 - Gove	rnment Qua	rters						
Date	Time	Weather		dB	5 (A) (5-m	iin)	Baseline Level	Construction Noise Level	
Date	Time	weather	L _{eq}	L ₁₀	L 90	Average L _{eq}	L _{eq}	L _{eq}	Remarks
	19:45		53.2	56.0	50.0				
6-Dec-07	19:50	Cloudy	53.0	56.0	50.0	53.3		53.3, Measured \leq Baseline	
	19:55		53.8	56.5	51.0				
	19:45		51.6	54.5	47.5				
13-Dec-07	19:50	Cloudy	51.5	54.5	47.5	51.7		51.7, Measured \leq Baseline	
	19:55		51.9	55.0	48.0		56.1		_
	19:45		53.6	56.5	51.0		56.1		-
20-Dec-07	19:50	Cloudy	53.7	56.5	51.0	53.6		53.6, Measured \leq Baseline	
	19:55		53.6	56.5	51.0				
	19:45		54.5	59.0	52.5				
28-Dec-07	19:50	Cloudy	54.8	59.5	52.5	54.6		54.6, Measured \leq Baseline	
	19:55		54.4	59.0	52.5				

Location NM	Location NM7 - Garden Villa												
Data	Time	Weather		dB	(A) (5-m	iin)	Baseline Level	Construction Noise Level					
Date	Date Time Weather		L _{eq}	L ₁₀	L ₉₀	Average L _{eq}	L _{eq}	L _{eq}	Remarks				
	19:00		54.3	59.0	51.0								
6-Dec-07	19:05	Cloudy	54.7	59.0	51.0	54.5		54.5, Measured \leq Baseline					
	19:10		54.6	59.0	51.0								
	19:00		55.9	59.0	51.5								
13-Dec-07	19:05	Cloudy	55.3	58.5	51.0	55.6		55.6, Measured \leq Baseline	The major poice course				
	19:10		55.7	59.0	51.5		58.3		The major noise source was identified as traffic				
	19:00		54.6	57.5	51.5		58.5		noise from Tai Po Road.				
20-Dec-07	19:05	Cloudy	54.9	58.0	52.0	54.8		54.8, Measured \leq Baseline					
	19:10		55.0	58.0	52.0								
	19:00		54.8	59.0	51.5								
28-Dec-07	19:05	Cloudy	55.2	59.5	52.0	55.0		55.0, Measured \leq Baseline					
	19:10		55.0	59.5	52.0								

Construction Noise Level (Leq) = Measured Noise Level (Leq) - Baseline Noise Level (Leq)

*Bolded value indicated limit level exceedance

Restricted Hours - 23:00 to 07:00 on normal weekdays


Location NM	5 - Villa	Carlton							
Dete	Time	Weather		dB	8 (A) (5-m	iin)	Baseline Level	Construction Noise Level	
Date	Time	weather	L _{eq}	L ₁₀	L 90	Average L _{eq}	L _{eq}	L _{eq}	Remarks
	23:00		71.5	74.0	68.0				
6-Dec-07	23:05	Cloudy	71.9	74.5	68.5	71.9		71.9, Measured \leq Baseline	
	23:10		72.2	75.0	69.0				
	23:00		72.6	76.0	68.5				
13-Dec-07	23:05	Cloudy	72.0	75.0	68.0	72.3		72.3, Measured \leq Baseline	The major noise source
	23:10		72.2	75.0	68.0		74.3		was identified as traffic
	23:00		71.6	75.0	68.5		74.5		noise from Tai Po Road.
20-Dec-07	23:05	Cloudy	71.8	75.0	68.5	71.8		71.8, Measured \leq Baseline	noise nom ran o Road.
	23:10		71.9	75.0	68.5				
	23:00		71.7	74.5	68.5				
28-Dec-07	23:05	Cloudy	71.6	74.5	68.5	71.7		71.7, Measured \leq Baseline	
	23:10		71.8	74.5	68.5				


Location NM	6 - Gove	rnment Qua	rters						
Dete	Time	Weather		dB	5 (A) (5-m	nin)	Baseline Level	Construction Noise Level	
Date	Date Time Weath		L _{eq}	L ₁₀	L 90	Average L _{eq}	L _{eq}	L _{eq}	Remarks
	23:25		50.6	54.0	47.5				
6-Dec-07	23:30	Cloudy	50.5	54.0	47.5	50.4		50.4, Measured \leq Baseline	
	23:35		50.1	54.0	47.0				The noise monitoring results are well within the
	23:25		50.0	54.0	47.0				range of Baseline
13-Dec-07	23:30	Cloudy	50.5	54.0	47.0	50.4		50.4 Measured < Baseline	Monitoring Level and
	23:35		50.7	54.0	47.0		52.8		there is no evidence
	23:25		51.3	54.5	47.5		32.0		showing that the
20-Dec-07	23:30	Cloudy	51.0	54.0	47.0	51.4		51.4, Measured \leq Baseline	dominant noise was
	23:35		51.8	55.0	48.0				generated from the
	23:25		50.7	53.5	47.5				construction activities.
28-Dec-07	23:30	Cloudy	50.1	53.0	47.0	50.3		50.3, Measured \leq Baseline	
	23:35		50.2	53.0	47.0				


Location NM	7 - Gard	en Villa							
Dete	Time	Weather		dB	(A) (5-m	iin)	Baseline Level	Baseline Level Construction Noise Level	
Date			L _{eq}	L ₁₀	L ₉₀	Average L_{eq}	L _{eq}	L _{eq}	Remarks
	23:50		53.7	58.0	50.0				
6-Dec-07	23:55	Cloudy	53.6	58.0	50.0	53.6		53.6, Measured \leq Baseline	
	00:00		53.4	57.5	50.0				
	23:50		53.7	56.5	51.5				
13-Dec-07	23:55	Cloudy	53.6	56.5	51.5	53.9	53.9, Measured \leq Base	53.9, Measured \leq Baseline	The major noise source
	00:00		54.3	56.5	52.0		56.5		was identified as traffic
	23:50		52.3	56.5	48.5		30.5		noise from Tai Po Road.
20-Dec-07	23:55	Cloudy	52.6	56.5	48.5	52.5		52.5, Measured \leq Baseline	
	00:00		52.5	56.5	48.5				
	23:50		53.4	58.0	50.0				
28-Dec-07	23:55	Cloudy	53.9	58.5	50.5	53.5		53.5, Measured \leq Baseline	
	00:00		53.2	58.0	50.0				

Construction Noise Level (Leq) = Measured Noise Level (Leq) - Baseline Noise Level (Leq)

*Bolded value indicated limit level exceedance







APPENDIX H SUMMARY OF EXCEEDANCE

Summary of Exceedances Recorded in the Reporting Month

a) Exceedance Report for 1-hr TSP: (NIL)

• No Action/Limit Level exceedance was recorded in the reporting month.

b) Exceedance Report for 24-hr TSP: (NIL)

• No Action/Limit Level exceedance was recorded in the reporting month.

c) Exceedance Report for Construction Noise: (NIL)

• No Action/Limit Level exceedance was recorded in the reporting month.

APPENDIX I SITE AUDIT SUMMARY

Checklist Reference Number	71205C-ENT
Date	5 December 2007 (Wed)
Time	14:20 – 15:55

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-

Ref. No.	Remarks/Observations	Related Item No.
	A. Water Quality	
	• No environmental deficiency was identified during the site inspection.	
	B. Air Quality	
	• No environmental deficiency was identified during the site inspection.	
	C. Noise	
	• No environmental deficiency was identified during the site inspection.	
	D. Waste / Chemical Management	
	• No environmental deficiency was identified during the site inspection.	1
	E. Permit / Licenses	
	• No environmental deficiency was identified during the site inspection.	
	F. Others	
	• Follow-up on previous audit (Ref. No.: 71128C-ENT), no environmental	
	deficiency was observed.	
	• Covering of loaded truck leaving the site was checked during the site	
	inspection. No uncovered truck leaving the construction site was	
L	observed during the site inspection.	

	Name	Signature	Date
Recorded by	Grace Wong	Grace.	5 December 2007
Checked by	Dr. Priscilla Choy	NI	5 December 2007

Checklist Reference Number	71205-ENT-TCSS	
Date	5 December 2007 (Wednesday)	
Time	10:30-10:50	

Ref. No.	Non-Compliance	Related Item No.
_	None identified	

Ref. No.	Remarks/Observations	Related Item No.
	A. Water Quality	
	• No environmental deficiency was identified during the site inspection.	
	B. Air Quality	
	• No environmental deficiency was identified during the site inspection.	
	C. Noise	
	• No environmental deficiency was identified during the site inspection.	
	D. Waste / Chemical Management	
	• No environmental deficiency was identified during the site inspection.	
	E. Permit / Licenses	
	• No environmental deficiency was identified during the site inspection.	
	F. Others	
	• Follow-up for previous audit session (Ref. No.: 71107-ENT-TCSS), no	
	environmental deficiency was identified during the site inspection.	

	Name	Signature	Date
Recorded by	Grace Wong	orace	5 December 2007
Checked by	Dr. Priscilla Choy	NI	5 December 2007

Inspection Information

ŧ

Checklist Reference Number	71212C-ENT
Date	12 December 2007 (Wed)
Time	09:30 - 10:10

F	Ref. No.	Non-Compliance	Related Item No.
	-	None identified	-

Ref. No.	Remarks/Observations	Related Item No.
	A. Water Quality	
	• No environmental deficiency was identified during the site inspection.	
	B. Air Quality	
	• No environmental deficiency was identified during the site inspection.	
	C. Noise	
	• No environmental deficiency was identified during the site inspection.	
	D. Waste / Chemical Management	
	• No environmental deficiency was identified during the site inspection.	
	E. Permit / Licenses	
	• No environmental deficiency was identified during the site inspection.	
	• No environmental deficiency was identified during the site inspection.	
	F. Others	
	• Follow-up on previous audit (Ref. No.: 71205C-ENT), no environmental	
	deficiency was observed.	
	• Covering of loaded truck leaving the site was checked during the site	
	inspection. No uncovered truck leaving the construction site was	
	observed during the site inspection.	

	Name	Signature	Date
Recorded by	Grace Wong	Grace.	12 December 2007
Checked by	Dr. Priscilla Choy	NI	12 December 2007

Checklist Reference Number	71219C-ENT
Date	19 December 2007 (Wed)
Time	09:30 - 10:50

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-

Ref. No.	Remarks/Observations	Related Item No.
	A. Water Quality	
	• No environmental deficiency was identified during the site inspection.	
	B. Air Quality	
	• No environmental deficiency was identified during the site inspection.	
	C. Noise	
	• No environmental deficiency was identified during the site inspection.	
	D. Waste / Chemical Management	
	• No environmental deficiency was identified during the site inspection.	
	E. Permit / Licenses	
	• No environmental deficiency was identified during the site inspection.	
		[[
	F. Others	
	• Follow-up on previous audit (Ref. No.: 71212C-ENT), no environmental	
	deficiency was observed.	
	• Covering of loaded truck leaving the site was checked during the site	
	inspection. No uncovered truck leaving the construction site was	
	observed during the site inspection.	

	~	

	Name	Signature	Date
Recorded by	Grace Wong	Groce.	19 December 2007
Checked by	Dr. Priscilla Choy	W.T	19 December 2007

Checklist Reference Number	71228C-ENT
Date	28 December 2007 (Fri)
Time	09:30 - 11:10

R	ef. No.	Non-Compliance	Related Item No.
	-	None identified	

Ref. No.	Remarks/Observations	Related Item No.
	A. Water Quality	
	• No environmental deficiency was identified during the site inspection.	
	B. Air Quality	1 1
	• No environmental deficiency was identified during the site inspection.	
	C. Noise	
	• No environmental deficiency was identified during the site inspection.	
	D. Waste / Chemical Management	
	• No environmental deficiency was identified during the site inspection.	
	• No environmental deficiency was identified during the site inspection.	
	E. Permit / Licenses	
	• No environmental deficiency was identified during the site inspection.	
	F. Others	
	• Follow-up on previous audit (Ref. No.: 71219C-ENT), no environmental	
	deficiency was observed.	
	• Covering of loaded truck leaving the site was checked during the site	
	inspection. No uncovered truck leaving the construction site was	
	observed during the site inspection.	

	Name	Signature	Date
Recorded by	Grace Wong	Groce.	28 December 2007
Checked by	Dr. Priscilla Choy	LE	28 December 2007

APPENDIX J EVENT ACTION PLANS

Appendix J - Event Action Plans

Event/Action Plan for Air Quality

EVENT	ACTION			
EVENT	ET	IEC	ER	Contractor
ACTION LEVEL				
1. Exceedance for one	1. Identify source	1. Check monitoring data submitted by ET	1. Notify Contractor	1. Rectify any unacceptable practice
sample	2. Inform ER & IEC	2. Check Contractor's working methods	2. Check monitoring data and Contractor's	2. Amend working methods if
	3. Repeat measurement to confirm finding		working methods	appropriate
	4. Increase monitoring frequency to daily			
2. Exceedance for two or	1. Identify source	1. Checking monitoring data submitted by	1. Confirm receipt of notification of failure	1. Submit proposals for remedial
more consecutive samples	2. Inform ER & IEC	ET	in writing	actions to ER within 3 working days
	3. Repeat measurement to confirm findings	2. Check Contractor's working methods	2. Notify Contractor	of notification
	4. Increase monitoring frequency to daily	3. Discuss with ET and Contractor on	3. Check Contractor's working methods	2. Implement the agreed proposals
	5. Discuss with ER & for remedial actions	possible remedial measure	4. Discuss with ET, IEC and Contractor on	3. Amend proposal if appropriate
	required	4. Advise the ER & ET on the effectiveness	proposed remedial actions	
	6. If exceedance continues, arrange	of the proposed remedial measures	5. Ensure remedial actions properly	
	meeting with ER & IEC	5. Supervise the implementation of the	implemented	
	7. If exceedance stops, cease additional	remedial measures		
	monitoring			
LIMIT LEVEL				
1. Exceedance for one	1. Identify source	1. Checking monitoring data submitted by	1. Confirm receipt of notification of failure	1. Take immediate action to avoid
sample	2. Inform ER & IEC and EPD	ET	in writing	further exceedance
	3. Repeat measurement to confirm finding	2. Check Contractor's working methods	2. Notify Contractor	2. Submit proposals for remedial
	4. Increase monitoring frequency to daily	3. Discuss with ET and Contractor on	3. Check Contractor's working methods	actions to ER within 3 working day
	5. Assess effectiveness of Contractor's	possible remedial measure	4. Discuss with ET, IEC and Contractor on	of notification

EVENT		ACTIO	N	
EVENI	ET	IEC	ER	Contractor
	remedial actions and keep EPD and ER &	4. Advise the ER & ET on the effectiveness	proposed remedial actions	3. Implement the agreed proposals
	IEC informed of the results	of the proposed remedial measures	5. Ensure remedial actions properly	4. Amend proposal if appropriate
		5. Supervise the implementation of the	implemented	
		remedial measures		
2. Exceedance for two or	1. Identify source	1. Checking monitoring data submitted by	1. Confirm receipt of notification of failure	1. Take immediate action to avoid
more consecutive samples	2. Inform ER, IEC, Contractor and EPD	ET	in writing	further exceedance
	the cause & actions taken for the	2. Discuss amongst ER, ET and Contractor	2. Notify Contractor	2. Submit proposals for remedial
	exceedances	on possible remedial measures	3. Carry out analysis of Contractor's	actions to IEC, ER within 3 working
	3. Repeat measurement to confirm findings	3. Review Contractor's remedial measures	working procedures to determine possible	days of notification
	4. Increase monitoring frequency to daily	whenever necessary to ensure their	mitigation to be implemented	3. Implement the agreed proposals
	5. Investigate the causes of exceedance	effectiveness and advise the ER	4. Discuss amongst ET, IEC and the	4. Resubmit proposals if problem
	6. Carry out analysis of contractor's	accordingly	Contractor on proposed remedial actions	still not under control
	working procedures to determine possible	4. Supervise the implementation of the	5. In consultation with IEC, agree with the	5. Stop the relevant portion of works
	mitigation to be implemented.	remedial measures	contractor remedial measures to be	as determined by the ER until the
	7. Arrange meeting with EPD, IEC and ER		implemented	exceedance is abated
	to discuss the remedial actions to be taken		6. Ensure remedial measure are properly	
	8. Assess effectiveness of Contractor's		implemented	
	remedial actions and keep EPD and ER &		7. If exceedance continues, consider what	
	IEC informed of the results		portion of the work is responsible and	
	9. If exceedance stops, cease additional		instruct the Contractor to stop that portion	
	monitoring		of work until the exceedance is abated	

Event/Action Plan for Construction Noise

Exceedance		ACTION			
Exceedance	ET	.IEC	ER	Contractor	
Action Level	1. Discuss with the IEC and ER and seek to	1. Review the analyzed results submitted	1. Confirm receipt of notification of	1. Submit proposals for remedial	
	identify potential noise source	by the ET	complaint and notify Contractor	actions to ER within three working	
			immediately	days of notification	
	2. Undertake noise measurement to	2. Review the proposed remedial measures	2. Check monitoring data trends and	2. Amend proposals if required by	
	confirm the validity of complaint	by the Contractor and advise the ER & ET	Contractor's working methods	the Engineer	
		accordingly			
	3. Inform ER&IEC in writing	3. Supervise the implementation of	3. Remind the Contractor of his contractual	3. Implement the remedial actions	
	Discuss remedial actions required with	remedial measures	obligations and discuss with ET, IEC and	immediately upon instruction	
	ER&IEC if an exceedance is recorded		Contractor on proposed remedial actions		
	4. Increase monitoring frequency to		4. Assess the efficacy of remedial actions	4. Liaise with the ER to optimize the	
	demonstrate efficacy of remedial measures		and keep the Contractor informed	effectiveness of the agreed	
				mitigation	
	5. If exceedance continues, meet with		5. Inform complainant of actions taken	5. Amend proposal if appropriate	
	ER&IEC to review implementation of				
	appropriate mitigation measures.				
	6. If exceedance stops, cease additional				
	monitoring				

		ACTIO	N	
Exceedance	ET	IEC	ER	Contractor
Limit Level	1. Repeat measurement to confirm findings	1. Check monitoring data submitted by ET	1. Confirm receipt of notification of	1. Take immediate action to avoid
			exceedance and notify Contractor	further exceedance
	2. Investigate the cause of the exceedance	2. Review Contractor's remedial actions to	2. Check monitoring data trends and	2. Submit proposals for remedial
	and identify the main source(s) of impact	assure their effectiveness and advise the	Contractor's working methods	actions to ER immediately not more
		ER &ET accordingly		than 3 working days of notification
	3. Inform ER&IEC and EPD in writing	3. Supervise the implementation of the	3. Discuss with ET, IEC and Contractor on	3. Amend proposals if required by
		remedial measures	proposed remedial actions to be	the ER
			implemented	
	4. Discuss remedial actions required with		4. Assess the efficacy of remedial actions	4. Implement remedial actions
	ER&IEC		and keep the Contractor informed	immediately upon instruction
	5. Increase monitoring frequency to		5. If exceedance continuous, consider what	5. Liaise with the ER to optimize the
	demonstrate efficacy of remedial measures		portion of the work is responsible and	effectiveness of the agreed
			instruct the Contractor to stop that portion	mitigation
			of work until the exceedance is aborted	
	6. Assess efficacy of remedial actions and			6. Resubmit proposals if problem
	keep ER & IEC informed of the results			still not under control
	7. If exceedance continues, meet with			7. Stop the relevant portion of works
	ER&IEC to identify appropriate mitigation			as determined by the ER until the
	measures			exceedance is aborted
	8. If exceedance stops, cease additional			
	monitoring			

APPENDIX K ENVIRONMENTAL MITIGATION IMPLEMENTATION SCHEDULE (EMIS)

Types of Impacts	Mitigation Measures	Status
	• Any stockpile of dusty materials or stockpile of dusty material should be covered entirely by impervious sheeting or sprayed with water so as to maintain the entire surface wet.	۸
	• A stockpile of dusty materials should not extend beyond the pedestrian barriers, fencing or traffic cones.	^
	• Vehicle washing facilities should be provided at every exit point.	^
	• The area where vehicle washing takes place and the section of the road between the washing facilities and the exit point should be paved with concrete, bituminous materials or hardcores.	۸
	• Where a site boundary adjoins a road, street, service lane or other area accessible to the public, hoarding of not less than 2.4m high from ground level should be provided along the entire length of that portion of the site boundary except for a site entrance or exit.	۸
Construction Dust	• Every main haul road should be sprayed with water or a dust suppression chemical so as to maintain the entire road surface wet.	^
Dust	• The portion of any road leading only to a construction site that is within 30m of a discernible or designated vehicle entrance or exit should be kept clear of dusty materials.	^
	• Any stockpile of dusty materials should be either covered entirely be impervious sheeting, placed in an area sheltered on the top and the 3 sides or sprayed with water or a dust suppression chemical so as to maintain the entire surface wet.	^
	• All dusty materials should be sprayed with water or a dust suppression chemical immediately prior to any loading, unloading or transfer operation so as to maintain the dusty materials wet.	^
	• Every vehicle should be washed to remove any dusty materials from its body and wheels immediately before leaving a construction site.	^
	• The working area of any excavation should be sprayed with water or a dust suppression chemical immediately before, during and immediately after the operation so as to maintain the entire surface wet.	^
Construction Noise	 Only well-maintained plant should be operated on –site and plant should be serviced regularly during the construction works. 	^
	• Machines and plant that may be in intermittent use should be shut down between work periods or should be throttled down to a minimum.	^
	• Plant know to emit noise strongly in one direction, should where possible, be orientated to direct noise away from the NSRS.	^
	• Mobile plant should be sited as far away from NSRs as possible.	^
	• Material stockpiles and other structures should be effectively utilised, where practicable, to screen noise from on-site construction activities.	^
	• Use quite plant and Working Method	^
	• Reduce the number of plant operating in critical areas close NSRs.	^

Appendix K - Summary of Environmental Mitigation Implementation Schedule

Types of Impacts	Mitigation Measures	Status
	Construct temporary and movable noise barriers	٨
Water Quality	Construction Runoff and Drainage	
	• Use of sediment traps and the adequate maintenance of drainage systems to prevent flooding and overflow.	^
	• Boundaries of critical areas of earthworks should be marked and surrounded by dykes or embankments for flood protection. Temporary ditches should be provided to facilities runoff discharge into the appropriate watercourses, via a silt retention pond. Permanent drainage channels should incorporate sediment basins or traps and baffles to enhance deposition rates.	^
	• All temporary and permanent drainage pipes and culverts provided to facilitate runoff discharge should be adequately designed for the controlled release of storm flows. All sediment traps should be regularly cleaned and maintained. The temporarily diverted drainage should be reinstated to its original condition when the construction works has finished or the temporary diversion is no longer required	^
	• Sand silt in the wash water from the wheel washing facilities, which ensure no earth, mud and debris is deposited on roads, should be settled out the removed before discharging into storm drains. A section of the road between the wheel washing bay and the public road should be paved with backfill to prevent wash water or other site runoff form entering public road drains.	^
	• Oil interceptors should be provided in the drainage system and regularly emptied to prevent the release of oils and grease into the storm water drainage system after accidental spillage. The interceptor should have a bypass to prevent flushing during periods of heavy rain.	^
	• Catchpits and perimeter channels shall be constructed in advance of site formation works and earthworks.	^
	• Silt removal facilities, channels and manholes shall be suitably maintained with the deposited silt and grit being removed at least once a week, and at the onset of and after each rainstorm to ensure that these facilities are functioning properly at all times.	^
	• Earthworks final surfaces shall be well compacted and the subsequent permanent work or surface protection shall be carried out immediately after the final surfaces are formed to prevent erosion caused by rainstorms. Appropriate intercepting channels shall be provided along the site boundary or at the locations agreed with the ET Leader. Rainwater pumped out from trenches or foundation excavations shall be discharged into silt removal facilities before discharge into storm drains.	۸
	• All generators, fuel and oil storage shall be within bunded areas. Drainage from the areas shall be connected to storm drains via a petrol interceptor.	^
	Tunnelling Work	
	• Temporary open storage of excavated materials should be covered with tarpaulin or similar fabric during rainstorms. Any washout of construction or excavated materials form the drill and blast tunnelling work should be diverted to the drainage system via appropriate sediment traps.	^
	• Ground water pumped out of tunnels should be discharged into the drainage channels which incorporated sediment traps to enhance deposition rates and to remove silt.	^

Types of Impacts	Mitigation Measures	Status
	• Spend grouts used in diaphragm wall construction should be collected in a separate slurry collection system, reconditioned and reused wherever practicable. The disposal of used grouting materials will only be permitted if it is treated to the TM standards before discharge to the storm drains or disposal to landfill.	N/A
	General Construction Activities	
	• Debris and rubbish on site should be collected, handled and disposed of properly to avoid entering the water column and cause water quality impacts.	^
	• All fuel tanks and storage areas will be provided with locks and be located on sealed areas (within bunds of a capacity equal to 110% of the storage capacity of the largest tank or 20% by volume of the fuel stored in that areas, whichever in the greatest).	^
	Sewage Effluent	
	• Construction work force sewage discharges form fixed toilet facilities on-site should be connected to the nearby existing trunk sewer wherever feasible. However, for areas where existing trunk sewer is not available, it is recommended that appropriate and adequate on site portable chemical toilets should be provided by a licensed contractor who will be responsible for appropriate disposal and maintenance of these facilities.	^
	• It is considered that sewage discharges could also be treated by on-site septic tanks and soakaway. Minimum clearance away form streams and catchments and other requirements for the proposed septic tank and soakaway should be referred to EPD's Practice Note for Professional Persons, Drainage Plans.	N/A
Waste	General	
	• Training and instruction shall be given at a site to construction staff to increase awareness and draw attention to waste management issues and the need to minimise waste generation. The training requirement shall be included in the site waste management plan.	۸
	Storage, Collection and Transportation of Waste	
	• Wastes shall be handled and stored in a manner to ensure that they are held securely without loss or leakage.	^
	 Authorised or licensed waste hauliers shall be used and they shall only collect wastes prescribed by their permits. 	^
	• Waste shall be removed on a daily basis.	^
	• Waste storage area shall be maintained and cleaned on a daily basis.	^
	• Windblown litter and dust during transportation shall be minimised by either covering trucks or transporting wastes in enclosed containers.	^
	• Obtain necessary waste disposal permits from the appropriate authorities if they are required.	^
	• Wastes shall be disposed of at licensed waste disposal facilities.	^
	• Develop procedure such as ticketing system to facilitate tracking of loads, particularly for chemical waste, and to ensure that illegal disposal of wastes does not occur.	٨
	• Maintain records of the quantities of wastes generated, recycled and disposed.	^

Types of Impacts	Mitigation Measures	Status
•	Surplus Excavated Materials	
	• Due to the high risk of loose material being washed into the existing nullah, stockpile materials should be properly compacted and covered from water erosion and located at least 10m away from the nullah wall.	^
	Construction and Demolition (C&D) Waste	
	• Careful design, planning and good site management shall be adopted to minimise over-ordering and generation of waste materials such as concrete grouts.	^
	• The handling and disposal of bentonite slurries shall be undertaken in accordance with Practice Note for Professional Persons – Construction Site Drainage (ProPECC PN 1/94) on construction site drainage.	N/A
	• Construction and demolition (C&D) material shall be segregated to inert and non-inert parts. The inert portion shall re-used at areas of reclamation or land formation, or to public filling area shall such allocation is deemed necessary. The non-inert portion shall be disposed of to landfill.	^
	Chemical Waste	
	• Chemical waste that is produce during construction shall be handled in accordance with the Code of Practice on the Packaging, Handling and Storage of Chemical Wastes.	۸
	 Containers used for the storage of chemical wastes should: a. Be suitable for the substance they are holding, resistant to corrosion, maintained in a good condition, and securely closed; 	~
	 b. Have a capacity of less than 450 litres unless the specifications have been approved by the EPD; c. Display a label in English and Chinese in accordance with instructions prescribed in Schedule 2 of the Chemical Waste Regulations. 	
	 The storage area for chemical wastes should: a. Be clearly labelled and used solely for the storage of chemical waste; b. Be enclosed on at least 3 sides; 	
	 c. Have an impermeable floor and bunding of capacity to accommodate 110% of the volume of the largest container or 20% by volume of the chemical waste stored in the area, whichever is largest; d. Have adequate ventilation; 	^
	e. Be covered to prevent rainfall entering (water collected within the bund must be tested and disposed as chemical waste if necessary);f. Be arranged so that incompatible materials are adequately separated.	
	• Disposal of chemical waste shall be via a licensed waste collector; and to a facility licensed to receive chemical waste; or a reuser of the waste (under approval from EPD).	^

Types of Impacts	Mitigation Measures	Status
	General Refuse	
	• General refuse generated on-site shall be stored in enclosed bins or compaction unit separate from C&D and chemical wastes. A reputable waste collector shall be employed by the contractor to remove general refuse from the site, separately from C&D and chemical wastes, on a daily for every second day basis to minimise odour, pest and litter impacts. The burning of refuse on construction sites is prohibited by law.	^
	• Reusable rather than disposable dishware shall be used if feasible.	^
	• A sediment barrier shall be erected to minimize stream sedimentation at downstream of the project boundary of the Toll Plaza.	N/A
	• Conduct a tree survey before commencement of the construction work.	^
Ecology	• All measures recommended in the approved landscape proposals under Condition 2.4 in EP above shall be fully implemented in accordance with the details and time schedule set out in the submission.	N/A
	• Loss of the adjacent woodland due to temporary land take shall be returned to the original status immediately.	N/A
	• Wild and uncontrolled fire shall be strictly prohibited	^
	• Fences shall be erected along the boundary of the construction sites at the Toll Plaza before commencement of works, to prevent tipping, vehicle movements, and encroachment of personnel onto adjacent wooded areas.	N/A
	 Landscape mitigation measure 1 (LMM1) – Construction programming and management. The periphery of the works areas at street level shall be managed so that they do not appear cluttered, untidy and unattractive and inconvenient to pedestrians. For example, all hoarding shall be colorfully designed with interesting motifs demonstrating the work of Highways Department. Hoardings with bland colours shall be avoided. 	^
Landscape and Visual Impact	 Landscape mitigation measure 2 (LMM2) – Advanced planting and erosion control works. Where possible, the transplantation of existing valuable trees, the stockpiling of topsoil, new planting and erosion control works shall be carried out as early as possible in the construction period instead of at the end. This will assist in maximizing the time for carrying out transplantation and new planting, resulting in a higher success rate for the survival of transplantation and new planting, resulting in a higher success rate for the survival of transplanted trees and the establishment of new screen trees. The stockpiling of topsoil will provide an abundant use of on-site material for growing media. During detailed design, the issue of stockpiling of topsoil in a manner that would avoid washing into the drainage scheme should be examined comprehensively. 	۸
	 Measurement of vibration would also be carried out on a need basis during the piling work 	^

Remarks:	^	Compliance of mitigation measure;	Х	Non-compliance of mitigation measure;
	N/A	Not Applicable;	•	Non-compliance but rectified by the contractor

APPENDIX L CONSTRUCTION PROGRAMME

Data Date Run Date	20DEC07 24DEC07 10:19					3 MO		G PROGRAMME		Monthly Update Detailed Works Progr. Progress Bar Critical Activity	(DWP) rev C		
Act.	Activity	Orig Early Dur Start	Early	%	Target 1 Rem Total	Variance	OCT 49	NOV 50	DEC	JAN 52	FEB 53	MAR 54	APR 55
ID	Description	Dur Start	Finish	Compl.	% Comp Dur Float	Early Finish	15 22 29						31 7 14
GENER													
	t defined dates, stages and sections												
+ Area A	ccess & Vacation Dates	0	31DEC07	0	0 0 -36	-374				•			
		0	SIDECUT	0	0 0 -36	-374			 				
	RFLY VALLEY												
	t Key Dates & Milestones												
+ Alea A		0 01JAN08	31DEC07	0	0 0 15	-374	_			\diamond			
Constru	ction Works	0 0134100	SIDECON	0	0 0 13	-574			 				
	VORKS & SLOPEWORKS												
	SP-S2 & SP-S3												
	Remaining Works to Slopes SP-S3 & SP-S2	24 19JUL06A	03JAN08	80	0 10 10	-455	-						
ROADW	ORKS - North End of BV			1 1									
	vement & Associated Work												
S2920	Road Works to East Loop Rd Typ III (EVA)	13 15FEB07A	31DEC07	50	0 8 12	-446				-			
S3010	Installation of Road Signage (Sign Plates Only)	11 02OCT074	19DEC07A	100	0 0	-324			-				
S2900	Road Marking & White Lining (Staged for Access)	18 10DEC074	28DEC07	50	0 6 14	-330	-						
	enous Works			1 1									
	Construct Recreated Stream	25 01JUN07A	17DEC07A	100	0 0	-398							
ROADW	ORKS - South End of BV												
Road Pav	vement & Associated Work												
S3190	Installation of Road Signage (Sign Plates Only)	11 02OCT074	19DEC07A	100	0 0	-310			-				
S2990	Road Marking & White Lining (Staged Access)	18 10DEC074	28DEC07	50	0 6 14	-316							
S3670	NEW ACTIVITY - Road Pavement Friction Course	2 30JUL07A	10DEC07A	100	0 0	0							
DSD MA	INTENANCE ROAD												
	intenance Rd DSD1-1 (Acciona Interface)		_										
S3570	WSD Slope Reinstatement	18 20AUG074	31DEC07	90	0 8 12	-435				-			
DSD Mai	intenanace Rd DSD1 (Parallel to Channel)		1										
S2700	Access rd DSD1 -barrier footings	6 10SEP07A	28DEC07	90	0 6 14	-438							
S2720	Access rd DSD1 - Barriers	6 10SEP07A	28DEC07	90	0 6 14	-426							
S3160	REINSTATE BV ACCESS	0	28DEC07	0	0 0 14	-341			\diamond				
	ping & Establishment		1										
	BV - Soft Landscaping & Planting	100 03JUN06A	28DEC07	94	0 6 -282	-207							
101475	BV - Hard Landscaping	90 03JAN07A	28DEC07	90	0 6 -282	-373							
	BV - Establishment works	365 29DEC07			0 365 -347	-252	-						
	UTH PORTAL VENTILATION BUILDIN												
	RUCTION												
	ortal Bldg CIVIL & ABWF WORKS												
ABWF W	-												
	ernal Facade												
	Ent SPB - GMS,S/S Roof Balustrade & Railing	24 24MAR07		70	0 10 10	-367							
T2390	Ent SPB - Expanded metal cladding to Ext Walls	18 08SEP07A	31DEC07	85	0 8 12	-374							
							LEIGHTON - KU R8 - EAGLES'S N		Filter: 3 MONTH Current Proj: W3	NTHS ROLLING PROGRAMME ROLLING PROGRAMME 8E	Date 20FEB07 Pro	LKJV/ENT/DWP/B Revision g update Feb 07	Checked Approved GW RB
	Leighton – Kumagai Joint Venture								Target 1 Proj: BE				
	© Primavera Systems, Inc.					CONTRA	CTORS TARGET	PROGRAMME REV.1	Sheet 1 of 3				

Image: And any organization of the probability of the									0.07	Nov	550		1411	550		APR
			Orig						49	50	51		52	53	54	55
			Dui	Start	FILISI	Compi.			15 _22 _2	9 <u>5 12 19 26</u>	31017	24	31 ₁ 7 ₁ 14 <u>21 28</u>	<u>4 11 18 25 </u>	31017243	31 ₁ 7 14
			0	01.JAN08	31DEC07	0	0 0 15	-374					\diamond			
				010/1100	OIDEOOI	U	0 0 10	014								
CTUERNAL MONRES 4 44 ¹⁰ 2 44 ¹⁰ 2 44 ¹⁰ 4 <td></td>																
1 N2 Rotati 4 Colust Acta Machan 9 Market A No. 0 <td< td=""><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td>_</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></td<>									_							
		torm Drain & Gullies at Access Apron	24	14APR07A	20DEC07A	100	0 0	-423								
Beta Province discoversional Decompositional Decompositin Decomposite Decompositional Decompositional Decomposi																
Introl Int			22	13JUN07A	05DEC07A	100	0 0	-302								
Vertified Water Legistration Building Vertified Vertified Water Legistration Building Vertified																
Walking induction 1 Unifying alsy - hapkscheraudicksig in Service 1			24	20002077	040/ 1100	00	0 11 0	001								
00.1471-00 00.1470 0																
The Page Assession In OPECAD Output Mark In OPECAD International Control Contro Control Contenter Control Control Control Contenterector Control	VA Building -	External Finishes			1											
101007040 0000704 000 0	T2110 V	A Bldg Expanded metal cladding to Ext Walls	18	200CT07A	12JAN08	75	0 18 2	-398								
INDEX State Second Market Models Second Market Market Market M	T3100 V	A Bldg Balustrades	11	10DEC07A	04JAN08	60	0 11 9	-400								
INDEX State Second Market Models Second Market Market Market M	EXTERNA	L AREAS	1 1		1	,										
TADE Builde December Works Sold Section Works Sold Section Works Sold Section Works ENT NORTH PORTAL VENTLATION BUILDING USE VENTLATION BUILDING USE VENTLATION BUILDING USE VENTLATION BUILDING USE VENTLATION BUILDING Construction Works USE VENTLATION BUILDING Construction Works USE VENTLATION BUILDING Construction Works USE VENTLATION BUILDING Construction Works USE VENTLATION BUILDING Construction Works USE VENTLATION BUILDING CONSTRUCTION USE VENTLATION BUILDING																
TAT BORTAL VENTILATION BUILDING UNING AND ALL VENTILATION BUILDING CONSTRUCTION CONSTRUCTION UNING AND ALL VENTILATION BUILDING CONSTRUCTION CONSTRUCTION VIIII VENTILATION BUILDING VIIII VENTILATION BUILDING CONSTRUCTION VIIII VENTILATION BUILDING VIIII VENTILATION BUILDING VIIII VENTILATION BUILDING CONSTRUCTION VIIII VENTILATION BUILDING VIIII VENTILATION BUILDING VIIII VENTILATION BUILDING CONSTRUCTION VIIII VENTILATION BUILDING VIIII VENTILATION BUILDING VIIII VENTILATION BUILDING CONSTRUCTION VIIII VENTILATION BUILDING VIIII VENTILATION BUILDING VIIII VENTILATION BUILDING CONSTRUCTION VIIII VENTILATION BUILDING VIIII VENTILATION BUILDING VIIII VENTILATION BUILDING VIIII VENTILATION BUILDING CONSTRUCTION VIIII VENTILATION BUILDING VIIII VENTILATION BUILDING VIIII VENTILATION BUILDING VIIII VENTILATION BUILDING CONSTRUCTION VIIIII VENTILATION BUILDING VIIII VENTILATION BUILDING VI	T3180 P	lanting Works	18	02SEP06A	28DEC07	95	0 6 -322	-368								
CONSTRUCTION ONIT A DATE MAY NORKS ANY MONE SCHWER ADMEMBED USAMEWORKS ANY MONE SCHWER ADMEMBED SUBJECT RADIE TITUE (IN VAS. SUBS. SECONDER, Biskenter Admember Adme	T3200 E	stablishment Works	365	29DEC07	27DEC08	0	0 365 -398	-455								
CONSTRUCTION ONIT A DATE MAY NORKS ANY MONE SCHWER ADMEMBED USAMEWORKS ANY MONE SCHWER ADMEMBED SUBJECT RADIE TITUE (IN VAS. SUBS. SECONDER, Biskenter Admember Adme	ENT NOP	TH PORTAL VENTILATION BUILDING	3		I											
AMPRONSI AMPRONSI Service Stand Prace Service St																
IPIE Draw Strate State	North Po	rtal Bldg CIVIL & ABWF WORKS														
ITTYDe [en NYB- CMB_380 Cannol: Balavianda R Balang a 4 004AB0VA 210E00* 0																
T170 Ext NPB- Expanded metal classing to Ext Walls 18 1528P07 310EC07 75 0 0 12 -374 T0LL PLAZA 6 ANCILLARY STRUCTURES 0 10 0			24 1	05MAP07A	31DEC07	85	0 8 12	-403								
Oble PLAZA & ANGILLIARY STRUCTURES CONTRACT DEFINED DATES & SECTIONS																
CONTRACT DEFINED DATES & SECTIONS * AREA ACCESS & VACATION DATES * AREA ACCESS & VACATION DATES 0 0 0.0 <t< td=""><td></td><td></td><td>18</td><td>125EP07A</td><td>31DEC07</td><td>75</td><td>0 8 12</td><td>-374</td><td></td><td></td><td></td><td></td><td>T</td><td></td><td></td><td></td></t<>			18	125EP07A	31DEC07	75	0 8 12	-374					T			
+ ARC ACCESS & VACATION DATES 0 0 0.0 0.0 0																
Image: construction works Image:																
Construction Works Construction Works Construction Works Sind Particular Single		CCESS & VACATION DATES	0	01 14 108	31DEC07	0	0 0 15	-374					\downarrow			
TOLL P LAZA RAST SIDE Contraction 10 0 21000 210000 210000 210000 2 8	Construe			013/1100	SIDEOU	U	0 0 13	-574								
S1140 Furniture, signage (face only), while lining 18 060C07A 21DEC07 98 0 2 18																
TOLL PLAZA WEST SIDE isource i			18	06007074	21DEC07	98	0 2 19	-330								
State Fundance, signage (face only), while lining 18 080C07A 210E07 98 0 2 18 -297 Total PLAZA FOOTBRIDGE ABWIF State 18 180007A 24DE07 95 0 4 16 0 0 0 4 16 0				555010/A	2.02007	30	0 2 10	-000								
CUL PLAZA FOOTBRIDGE ABW ABW S1250 Toll Phrdge - Finishes 54 18JUN07 240 C07 9 0 4 16			10	06007074	21DEC07	90	0 2 10	-207								
ABWF Stable Finishes 54 18JUN07A 24DEC07 95 0 4 16 -361 -				555010/A	2.02007	30	0 2 10	-231								
1250 101 Ftringle - Finishes 54 13,00074 24D EC07 95 0.0 4 16 361 LANDSCAPING & ESTABLISHMENT WORKS Site																
LANDSCAPING & ESTABLISHMENT WORKS Contraction of the set of the		oll Ftbrdge - Finishes	54	18JUN07A	24DEC07	95	0 4 16	-361								
S1480 Planting Works at Toll Plaza 24 10APR07A 28DEC07 80 0 6 -223 S1490 Establishment Works at Toll Plaza 365 29DEC07 27DEC08 0 0 365 347 -275 ADMINISTRATION BUILDING Image: Construction Struction					I											
S140 Stabilishment Works at Toll Plaza Selection			24	10APR07A	28DEC07	80	0 6 -282	-223								
ADMINISTRATION BUILDING CONSTRUCTION CONSTRUCTION CVIL & ABWF WORKS ABWF Admin Bldg (GF) - Internal Work @ Grid 1 to 21 T2150 AB G/F (Grid 1-21) - Door Leaf & Final Paints 12 02 JAN07A 15DEC07A 100 0 0																
CONSTRUCTION CVIL & JON 100 000000000000000000000000000000000																
CIVIL & ABWF WORKS ABWF ABWF ABWF ABWF Admin Bldg (G/F) - Internal Work @ Grid 1 to 21 Admin Bldg (G/F) - Internal Work @ Grid 1 to 21 Admin Bldg (G/F) - Internal Work @ Grid 1 to 21 AB G/F (Grid 1 - 21) - Door Leaf & Final Paints 12 02 JANO7A 15D ECO7A 100 0																
ABWF Admin Bldg (G/F) - Internal Work @ Grid 1 to 21 Company (G/F) - Internal Work @ Grid 1 to 21 Company (G/F) - Internal Work @ Grid 1 - 21) - Door Leaf & Final Paints 12 0.2 JAN07A 15DEC07A 100 0 0																
T2150 AB G/F (Grid 1-21) - Door Leaf & Final Paints 12 0.2JAN07A 15DEC07A 100 0 -381	ABWF															
Admin Bldg - Upper Roof & External Facade T2340 AB Ext (GL 11-21) - Slate Replacement Cladding 30 03APR06A 28DEC07 99 30 6 14 -472																
T2340 AB Ext (GL 11-21) - Slate Replacement Cladding 30 03APR06A 28DEC07 99 30 6 14 -472			12	U2JAN07A	15DEC07A	100	0 0	-381								
			30	03APR06A	28DEC07	QQ	30 6 14	-472								
	12330 A	D LAT (OL 1-11) - State replacement Gladding	40	1000 I 06A	2006001	99	U 0 14	-421								

ct.	Activity	Orig	g Early	Early	%	Target 1	Rem	Total	Varian
ID	Description	Dur		-	Compl	0			Early Finish
Admin BI	g - Upper Roof & External Facade						· · ·		
Т290	AB Ext UR/LR - Insulation & Conc Roof Tile	30	06NOV06A	31DEC07	70		0 8	12	-411
T2280	AB Ext (GL 11-16) - Expanded metal mesh cladding	18	13NOV07A	12JAN08	50		0 18	2	-409
T291	AB Ext UR/LR- Install GMS, Balustrades & Railing	18	13NOV07A	12JAN08	95		0 18	2	-382
T2270	AB Ext (GL 3-11) - Expanded metal mesh cladding	18	03DEC07A	12JAN08	50		0 18	2	-385
BUILD	NG SERVICES	1		1	1	1	1 1	ļ	
Admin	Bldg (Int. & Ext. Roof LvI) - E & M Works								
EM360	BS Works in R/F	78	06JUN06A	22DEC07	98		1 3	17	-417
SHATI	N HEIGHTS SOUTH PORTAL BUILDING								
1	ABWF WORKS								
ABWF									
Roof & E	xternal Facade								
AB604	Sht SPB - GMS, S/S Channel, Balustrade & Railing	18	14AUG06A	28DEC07	95		0 6	14	-413
AB6034	Sht SPB - Expanded metal cladding to ext walls	18	080CT07A	31DEC07	75		0 8	12	-393
	IORTH PORTAL BUILDING								
ABWF	Works k External Facade								
	Sht NPB - GMS, S/S Channel, Balustrade & Railing	18	16APR07A	28DEC07	95		0 6	14	-392
AB7220	Sht NPB - Expanded metal cladding to Ext Walls	18	15OCT07A	31DEC07	75		0 8	12	-393

Orig Early	Early	% Late	Late Tota	2004 2005 2006	2007 2008	2009 2010
Dur Start Design Stage (excludi	Finish ing CSS)	Comp Start	Finish Floa	EONDJFMAMJJASONDJFMAMJJASOND		
+ Design Stage-Interfa	ce Documents 30-01-08	88 01-12-04A	30-01-08 -289			
+ Design Stage-Manua 757 12-10-04A			07-11-06A			
+ Design Stage-Comm	unication Syst	em				
761 12-10-04A + Design Stage-CCTV S	11-11-06A System	100 12-10-04A	11-11-06A			
739 12-10-04A + Design Stage-Traffic	20-10-06A Control Field	100 12-10-04A Devices (TCD)	20-10-06A			
757 12-10-04A + Design Stage-Vehicle	07-11-06A	100 12-10-04A	07-11-06A			
757 12-10-04A	07-11-06A	100 12-10-04A	07-11-06A			
+ Design Stage-Private 702 12-10-04A	13-09-06A	ange(PBX) System 100 12-10-04A	13-09-06A			
+ Design Stage-Radio 759 12-10-04A	Systems 09-11-06A	100 12-10-04A	09-11-06A			
+ Design Stage-Emerg 763 12-10-04A	ency Telephon 13-11-06A	e(ET) System 100 12-10-04A	13-11-06A			
+ Design Stage-Buildir	ng Public Addr	ess(PA) System				
737 12-10-04A + Design Stage-Operat		100 12-10-04A	18-10-06A			
848 12-10-04A + Design Stage-Speed	06-02-07A Enforcement (100 12-10-04A Camera(SEC)Syster	06-02-07A m			
1,178 12-10-04A + Design Stage-Electric	02-01-08	98 12-10-04A	02-01-08 0			
667 12-10-04A	09-08-06A	100 12-10-04A	09-08-06A			
+ Design Stage-Civil P 588 12-10-04A	22-05-06A	100 12-10-04A	22-05-06A			
+ Design Stage-Testing 732 12-10-04A	g & Commissio 13-10-06A	oning (T&C) 100 12-10-04A	13-10-06A			
Software Developmen		tom (CC)				
+ Design Stage for Cer 1,164 12-10-04A		100 12-10-04A				
+ Core TCSS Configura 645 25-05-05A	28-02-07A	100 25-05-05A	28-02-07A			
+ New Development 538 01-08-05A	20-01-07A	100 01-08-05A	20-01-07A			
+ Coordination Exercis 807 04-10-05A	1	1 1	19-12-07 -170			
+ Coding of Interfaces						
79225-05-05A+ TCSS Configuration	25-07-07A	100 25-05-05A	25-07-07A			
939 25-05-05A + Software Integration	Test (SIT)	100 25-05-05A				
180 25-07-06A	20-01-07A	100 25-07-06A	20-01-07A			
+ ISCE Review (to be a 1 29-06-05A	09-12-06A	100 29-06-05A	09-12-06A			
Procurement, Manufa + Purchase, Manufactu						
701 04-03-06A + Purchase,Manufactu	02-02-08 re & Deliver Mi	59 04-03-06A	27-06-07 -306			
752 12-12-05A	02-01-08	99 12-12-05A	02-01-08 -41			
+ Purchase,Manufactu 778 30-11-05A	16-01-08	97 30-11-05A	16-01-08 -261			
+ Purchase,Manufactu 719 21-02-06A	re & Deliver CO 09-02-08	CTV System 73 21-02-06A	09-02-08 -301			
+ Buy,Manufacture &D 824 01-12-05A	eliver Traffic C 03-03-08	Ontrol Devices 91 01-12-05A	02-04-07 -336			
+ Buy,Manufacture &D	eliver Vehicle	Detector System				
749 30-01-06A + Purchase,Manufactu			24-10-07 -116			
800 30-11-05A + Collect,Purchase,Ma	07-02-08 nufacture &De	92 30-11-05A liver ET System	06-01-08 -32			
403 09-01-06A + Purchase,Manufactu	15-02-07A re & Deliver PA	100 09-01-06A	15-02-07A			
795 05-12-05A	07-02-08	90 05-12-05A	25-01-08 -13			
+ Buy,Manufacture &D 441 15-01-06A	31-03-07A	100 15-01-06A	31-03-07A			
+ Purchase,Manufactu	08-04-08	25	16-11-07 -372			
+ Buy,Manufacture &D 732 02-02-06A	eliver Electrica	al Installation 88 02-02-06A	15-10-07 -111			
+ Purchase,Manufactu 864 01-12-05A			22-01-08 -97			
+ P,M&D Integrated Tu	nnel Radio Re-	-broadcast Sys.				
889 01-12-05A Installation	07-05-08	71 01-12-05A	15-12-07 -144			
+ Site Access Dates fo 1,164 12-10-04A	r R8K 19-12-07A	100 12-10-04A	19-12-07A			
+ Site Access Dates fo	r R8T					
532 13-09-06A	26-02-08	0 13-09-06A	26-02-08 0			
Start Date	12-10-04		Early Bar 071	2 Sheet 1 of	3	Approved DWP will be used as baseline
Finish Date Data Date	26-12-10 20-12-07		Progress Bar	Route 8 TCSS SYSTEM		Date Revision Checked Approved 10-03-06 DWP rev.E JL DA 27-05-05 DWP rev.D (Approved) JL DA
	01-08 08:43		Critical Activity	WP - 3 month Executive Summary		29-04-06DWP rev.C JL DA 17-03-06DWP rev.B JL DA
© Primavera Systems	s, Inc.					27-01-06 DWP rev.A JL DA

Orig Dur	Early	Early	%	Late	Late	Total	
	Start	Finish	Comp		Finish	Float	2004 2005 2006 2007 2008 2009 2 E O N D J F M A M J J A S O N D J F M A M J J A S O N D J F M A M J J A S O N D J F M A M J J A S O N D J F M A M A S O N D J F M A M A S O N D J F M A M A S O N D J F M A M A S O N D J F M A M A S O N D J F M A M A S O N D J F M A M A S O N D J F M A M A S O N D J F M A M A S O N D J F M A M A S O N D J F M A M A S O N D A
	ntainment Dwg(/.O.)Coordinatio	on&Appr	oval			
54	02-06-06A	22-08-06A		02-06-06A	22-08-06A		Cable Containment Dwg.(V.O.)Coordinate &Approval
57	02-06-06A	22-07-06A	100	02-06-06A	22-07-06A		Cable Containment Dwg.(V.O.)Coordinate & Approval
54 33	31-05-06A 02-06-06A	18-01-07A 22-08-06A	100	31-05-06A 02-06-06A	18-01-07A 22-08-06A		Cable Containment Dwg.(V.O.)Coordinate & Approval Cable Containment Dwg.(V.O.)Coordinate & Approval
33	02-06-06A 02-06-06A	22-08-06A 22-07-06A	100	02-06-06A 02-06-06A	22-08-06A 22-07-06A		Cable Containment Dwg.(V.O.)Coordinate&Approval
85	20-07-06A	20-12-06A	-	20-07-06A	20-12-06A		Cable Containment Dwg.(V.O.)Coordinate & Approval
	G - Road T3					-	
316	20-12-06A H1A - Portal Bu	31-10-07A	100	20-12-06A	31-10-07A		
398	18-06-06A	20-07-07A		18-06-06A	20-07-07A		
+ Portion I 421	H1B - Northbou 27-07-06A	20-09-07A	-	27-07-06A	20-09-07A		
+ Portion I 465	H1C - Southbou 13-06-06A	nd Tunnel Tube 20-09-07A	-	@SHT 13-06-06A	20-09-07A		
	T - VO Works fo				20-03-07		
	nstallation	19 OF 074	100	07-05-07A	19.05.074		
14 21	07-05-07A 22-05-07A	18-05-07A 10-06-07A	100	07-05-07A 22-05-07A	18-05-07A 10-06-07A		Proposal For Additional ALCS (VO Issued) Install / Relocate cable containment
30	02-06-07A	17-08-07A	100	02-06-07A	17-08-07A		
30	02-06-07A	17-08-07A	100	02-06-07A	17-08-07A		
20	01-06-07A	20-07-07A	-	01-06-07A	20-07-07A		Modify Software Central System / MFCS
	H2 - Open Road						
339	17-10-06A	20-09-07A	100	17-10-06A	20-09-07A		
	H3 - RC Full En					-	
182	23-03-07A	20-09-07A	1	23-03-07A	20-09-07A		
	11 - ENT South	Portal Approach 10-10-07A	1	04-09-06A	10-10-07A		
402 + Portion I	04-09-06A			04-09-06A	10-10-07A		
+ Portion I 440	03-07-06A	15-09-07A		03-07-06A	15-09-07A		
	13 - Toll Plaza, F				2.30 0/11		
436	01-08-06A	10-10-07A		01-08-06A	10-10-07A		
+ Portion	J1 - Lai Chi Kok	Viaduct (LCKV) near El	NT			
252	01-02-07A	10-10-07A	1	01-02-07A	10-10-07A		
	J2 - Sections ex			1	10 10 071		
2,739 Linetallati	20-06-00A	19-12-07A		20-06-00A	19-12-07A		
+ Installati 0	<mark>tion @HyD,TD,⊢</mark> │	19-01-08	17	<i>1</i> 5	11-06-07	-259	
-	tion of SEC syste					200	
22	20-12-07	10-01-08	1	24-04-07	10-05-08	-252	
stallatio	on for R8T						
	B - Nam Wan T						
598	24-10-06A	12-06-08	1	24-10-06A	30-04-08	-56	
	- Sections exce			TYV			
	ion @Portion C		1	01.02.074	07-12-07	- 00	
20 29	01-02-07A 14-02-08	08-01-08	0 80	01-02-07A 14-01-08	07-12-07	-32 -31	Install Cable Containment
11	10-03-08	20-03-08	0	17-10-07	29-10-07	-145	Install ITRR System @Portion C (EPB,WPK)
11	21-03-08	31-03-08	0	30-10-07	08-11-07	-144	Install ET Interface @Portion C (EPB,WPK)
11	01-04-08	11-04-08	0	09-11-07	19-11-07	-144	Install MFCP & its system @Portion C (Kiosk X,
36	09-01-08	13-02-08		08-12-07	10.01.00	-32	Install TCSS Equipment Cabinet @Portion C
			60		12-01-08		Install SDH Node 1&3,Comm.Sys@C(WPK,EPB,Cabinet)
53	14-03-08	05-05-08	0	15-02-08	04-04-08	-31	
53 39	07-03-07A	26-01-08	0	07-03-07A	04-04-08 03-01-08	-23	Laying Backbone Cables @Portion C
53 39 22	07-03-07A 12-04-08	26-01-08 03-05-08	0 0 0	07-03-07A 20-11-07	04-04-08 03-01-08 10-12-07	-23 -145	Laying Backbone Cables @Portion C
53 39 22 27	07-03-07A 12-04-08 28-05-08	26-01-08 03-05-08 23-06-08	0 0 0 0	07-03-07A 20-11-07 07-01-08	04-04-08 03-01-08 10-12-07 31-01-08	-23 -145 -144	Laying Backbone Cables @Portion C Install PBX System @C (Kiosk X,X1,Y,Y1, EPB,WPK)
53 39 22 27 74	07-03-07A 12-04-08 28-05-08 28-01-08	26-01-08 03-05-08 23-06-08 10-04-08	0 0 0 0 60	07-03-07A 20-11-07 07-01-08 04-01-08	04-04-08 03-01-08 10-12-07 31-01-08 17-03-08	-23 -145 -144 -24	Laying Backbone Cables @Portion C Laying Backbone Cables @Portion C Install PBX System @C (Kiosk X,X1,Y,Y1,EPB,WPK) Install PBX System @C (Kiosk X,X1,Y,Y1,EPB,WPK) Install Traffic Control Field Devices @Portion C
53 39 22 27 74 21	07-03-07A 12-04-08 28-05-08 28-01-08 18-07-08	26-01-08 03-05-08 23-06-08 10-04-08 07-08-08	0 0 0 0 60 0	07-03-07A 20-11-07 07-01-08 04-01-08 28-02-08	04-04-08 03-01-08 10-12-07 31-01-08 17-03-08 19-03-08	-23 -145 -144 -24 -141	Laying Backbone Cables @Portion C Install PBX System @C (Kiosk X,X1,Y,Y1, EPB,WPK) Install PBX System @C (Kiosk X,X1,Y,Y1, EPB,WPK) Install CCTV System @Portion C
53 39 22 27 74 21 50	07-03-07A 12-04-08 28-05-08 28-01-08 18-07-08 18-07-08	26-01-08 03-05-08 23-06-08 10-04-08 07-08-08 05-09-08	0 0 0 0 60 0 0 0	07-03-07A 20-11-07 07-01-08 04-01-08 28-02-08 28-02-08	04-04-08 03-01-08 10-12-07 31-01-08 17-03-08 19-03-08 18-04-08	-23 -145 -144 -24 -141 -141	Laying Backbone Cables @Portion C Laying Backbone Cables @Portion C Install PBX System @C (Kiosk X,X1,Y,Y1, EPB,WPK) Install Traffic Control Field Devices @Portion C Install CCTV System @Portion C Install Vehicle Detector System@Port
53 39 22 27 74 21	07-03-07A 12-04-08 28-05-08 28-01-08 18-07-08	26-01-08 03-05-08 23-06-08 10-04-08 07-08-08	0 0 0 0 60 0	07-03-07A 20-11-07 07-01-08 04-01-08 28-02-08	04-04-08 03-01-08 10-12-07 31-01-08 17-03-08 19-03-08 18-04-08 05-01-08	-23 -145 -144 -24 -141	Laying Backbone Cables @Portion C Install PBX System @C (Kiosk X,X1,Y,Y1, EPB,WPK) Install PBX System @C (Kiosk X,X1,Y,Y1, EPB,WPK) Install CCTV System @Portion C
53 39 22 27 74 21 50 23	07-03-07A 12-04-08 28-05-08 28-01-08 18-07-08 18-07-08 05-05-08	26-01-08 03-05-08 23-06-08 10-04-08 07-08-08 05-09-08 27-05-08	0 0 0 0 60 0 0 0 0	07-03-07A 20-11-07 07-01-08 04-01-08 28-02-08 28-02-08 11-12-07	04-04-08 03-01-08 10-12-07 31-01-08 17-03-08 19-03-08 18-04-08	-23 -145 -144 -24 -141 -141 -146	Laying Backbone Cables @Portion C Laying Backbone Cables @Portion C Install Operation Facilities @C(Kiosk X,X1,Y,Y1 Install PBX System @C (Kiosk X,X1,Y,Y1, EPB,WPK) Install Traffic Control Field Devices @Portion C Install CCTV System @Portion C Install Vehicle Detector System@Port Install Computer Equipment @Portion C(Kio
53 39 22 27 74 21 50 23 23 21	07-03-07A 12-04-08 28-05-08 28-01-08 18-07-08 18-07-08 05-05-08 28-05-08	26-01-08 03-05-08 23-06-08 10-04-08 07-08-08 05-09-08 27-05-08 17-06-08	0 0 0 0 60 0 0 0 0 0 0	07-03-07A 20-11-07 07-01-08 04-01-08 28-02-08 28-02-08 11-12-07 07-01-08	04-04-08 03-01-08 10-12-07 31-01-08 17-03-08 19-03-08 18-04-08 05-01-08 25-01-08	-23 -145 -144 -24 -141 -141 -146 -144	Laying Backbone Cables @Portion C Laying Backbone Cables @Portion C Laying Backbone Cables @Portion C Install Operation Facilities @C(Kiosk X,X1,Y,Y1, EPB,WPK) Install Control Field Devices @Portion C Install CCTV System @Portion C Install Vehicle Detector System@Port Install O&M Radio System @C(Kiosks,Site, EPB,WPK)
53 39 22 27 74 21 50 23 21 24	07-03-07A 12-04-08 28-05-08 28-01-08 18-07-08 18-07-08 05-05-08 28-05-08 18-06-08	26-01-08 03-05-08 23-06-08 10-04-08 07-08-08 05-09-08 27-05-08 17-06-08 11-07-08	0 0 0 0 0 60 0 0 0 0 0 0 0 0	07-03-07A 20-11-07 07-01-08 04-01-08 28-02-08 28-02-08 11-12-07 07-01-08 26-01-08	04-04-08 03-01-08 10-12-07 31-01-08 17-03-08 19-03-08 18-04-08 05-01-08 25-01-08 21-02-08	-23 -145 -144 -24 -141 -141 -146 -144 -144	Laying Backbone Cables @Portion C Laying Backbone Cables @Portion C Laying Backbone Cables @Portion C Install Operation Facilities @C(Kiosk X,X1,Y,Y1, EPB,WPK) Install Traffic Control Field Devices @Portion C Install CCTV System @Portion C Install Vehicle Detector System@Port Install Computer Equipment @Portion C(Kio Install O&M Radio System @C(Kiosks,Site, EPB,WPK) Install PA System @Portion C (EPB,WPK)
53 39 22 27 74 21 50 23 21 24 6 13	07-03-07A 12-04-08 28-05-08 28-01-08 18-07-08 05-05-08 28-05-08 18-07-08 05-05-08 28-05-08 18-07-08 05-05-08 28-05-08 18-06-08 12-07-08 06-09-08 ion @West Cont	26-01-08 03-05-08 23-06-08 10-04-08 07-08-08 05-09-08 27-05-08 17-06-08 11-07-08 18-09-08 rol Building (We	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	07-03-07A 20-11-07 07-01-08 04-01-08 28-02-08 28-02-08 11-12-07 07-01-08 26-01-08 22-02-08 22-04-08	04-04-08 03-01-08 10-12-07 31-01-08 17-03-08 19-03-08 18-04-08 05-01-08 25-01-08 21-02-08 27-02-08 03-05-08	-23 -145 -144 -24 -141 -141 -146 -144 -144 -141	Laying Backbone Cables @Portion C Install Operation Facilities @C(Kiosk X,X1,Y,Y1, Install PBX System @C (Kiosk X,X1,Y,Y1, EPB,WPK) Install Control Field Devices @Portion C Install CCTV System @Portion C Install Vehicle Detector System@Port Install O&M Radio System @C(Kiosks,Site, EPB,WPK) Install PA System @Portion C (EPB,WPK) Install PSTN Socket @Portion C (near Po Install SEC System (Stage 1 & 2) @Po
53 39 22 27 74 21 50 23 21 24 6 13 Installatio	07-03-07A 12-04-08 28-05-08 28-01-08 18-07-08 18-07-08 28-05-08 18-07-08 18-07-08 05-05-08 18-06-08 12-07-08 06-09-08 07-09-08 07-09-08 07-09-08 08-09-08	26-01-08 03-05-08 23-06-08 10-04-08 07-08-08 05-09-08 27-05-08 17-06-08 11-07-08 11-07-08 18-09-08 rol Building (Wo	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	07-03-07A 20-11-07 07-01-08 04-01-08 28-02-08 28-02-08 11-12-07 07-01-08 26-01-08 22-02-08 22-04-08 22-04-08	04-04-08 03-01-08 10-12-07 31-01-08 17-03-08 19-03-08 18-04-08 05-01-08 25-01-08 21-02-08 03-05-08	-23 -145 -144 -24 -141 -141 -146 -144 -144 -144 -138	Laying Backbone Cables @Portion C Install Operation Facilities @C(Kiosk X,X1,Y,Y1, EPB,WPK) Install PBX System @C (Kiosk X,X1,Y,Y1, EPB,WPK) Install CCTV System @Portion C Install CCTV System @Portion C Install Vehicle Detector System@Portion C Install O&M Radio System @C(Kiosks,Site, EPB,WPK) Install PA System @Portion C (EPB,WPK) Install PSTN Socket @Portion C (near Po Install SEC System (Stage 1 & 2) @Po Install Cable Containment @WCB
53 39 22 27 74 21 50 23 21 24 6 13 Installatio 14 27	07-03-07A 12-04-08 28-05-08 28-01-08 18-07-08 05-05-08 28-05-08 18-07-08 05-05-08 28-05-08 18-06-08 12-07-08 06-09-08 ior @West Con 21-12-06A 12-04-08	26-01-08 03-05-08 23-06-08 10-04-08 07-08-08 05-09-08 27-05-08 17-06-08 11-07-08 11-07-08 18-09-08 rol Building (We 18-05-07A 08-05-08	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	07-03-07A 20-11-07 07-01-08 04-01-08 28-02-08 28-02-08 11-12-07 07-01-08 26-01-08 22-02-08 22-04-08 22-04-08 21-12-06A 20-12-07	04-04-08 03-01-08 10-12-07 31-01-08 17-03-08 19-03-08 18-04-08 05-01-08 21-02-08 27-02-08 03-05-08 18-05-07A 17-01-08	-23 -145 -144 -24 -141 -141 -146 -144 -144 -144 -141 -138	Laying Backbone Cables @Portion C Install Operation Facilities @C(Kiosk X,X1,Y,Y1,EPB,WPK) Install PBX System @C (Kiosk X,X1,Y,Y1,EPB,WPK) Install CCTV System @Portion C Install CCTV System @Portion C Install Vehicle Detector System@Port Install Computer Equipment @Portion C(Kiosks,Site,EPB,WPK) Install O&M Radio System @C(Kiosks,Site,EPB,WPK) Install PA System @Portion C (EPB,WPK) Install SEC System (Stage 1 & 2) @Port Install Cable Containment @WCB Install Computer Equipment @WCB
53 39 22 27 74 21 50 23 21 24 6 13 Installatio 14 27 35	07-03-07A 12-04-08 28-05-08 28-01-08 18-07-08 05-05-08 28-05-08 18-07-08 05-05-08 18-06-08 12-07-08 06-09-08 ion @West Cont 21-12-06A 12-04-08 12-04-08	26-01-08 03-05-08 23-06-08 10-04-08 07-08-08 05-09-08 27-05-08 17-06-08 11-07-08 17-07-08 18-09-08 rol Building (W 4 18-05-07A 08-05-08 16-05-08	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	07-03-07A 20-11-07 07-01-08 04-01-08 28-02-08 28-02-08 11-12-07 07-01-08 26-01-08 22-02-08 22-02-08 22-04-08 21-12-06A 20-12-07 20-12-07	04-04-08 03-01-08 10-12-07 31-01-08 17-03-08 18-04-08 05-01-08 21-02-08 27-02-08 03-05-08 18-05-07A 17-01-08 25-01-08	-23 -145 -144 -24 -141 -141 -146 -144 -144 -141 -138 -114 -114	Laying Backbone Cables @Portion C Install Operation Facilities @C(Kiosk X,X1,Y,Y1 Install PBX System @C (Kiosk X,X1,Y,Y1, EPB,WPK) Install CCTV System @Portion C Install CCTV System @Portion C Install Vehicle Detector System@Port Install Computer Equipment @Portion C(Kiosks,Site, EPB,WPK) Install PA System @Portion C (EPB,WPK) Install PSTN Socket @Portion C (near Po Install SEC System (Stage 1 & 2) @Po Install Cable Containment @WCB Install SDH Node 2 (COMMUNICATION SYSTEM) @WCB
53 39 22 27 74 21 50 23 21 24 6 13 Installatio 14 27 35 23	07-03-07A 12-04-08 28-05-08 28-01-08 18-07-08 05-05-08 28-05-08 18-07-08 05-05-08 18-06-08 12-07-08 06-09-08 ion @West Con 12-04-08 12-04-08 10-03-08	26-01-08 03-05-08 23-06-08 10-04-08 07-08-08 05-09-08 27-05-08 17-06-08 11-07-08 18-09-08 rol Building (W0 18-05-07A 08-05-08 16-05-08 01-04-08	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	07-03-07A 20-11-07 07-01-08 04-01-08 28-02-08 28-02-08 11-12-07 07-01-08 26-01-08 22-02-08 22-04-08 22-04-08 21-12-06A 20-12-07 20-12-07 17-11-07	04-04-08 03-01-08 10-12-07 31-01-08 17-03-08 19-03-08 18-04-08 05-01-08 25-01-08 27-02-08 03-05-08 18-05-07A 17-01-08 25-01-08 10-12-07	-23 -145 -144 -24 -141 -141 -146 -144 -144 -144 -141 -138 -114 -114 -114	Laying Backbone Cables @Portion C Install PBX System @C (Kiosk X,X1,Y,Y1, PB,WPK) Install Traffic Control Field Devices @Portion C Install CTV System @Portion C Install Vehicle Detector System@Port Install Vehicle Detector System@Port Install O&M Radio System @C(Kiosks,Site, PB,WPK) Install PA System @Portion C (EPB,WPK) Install PSTN Socket @Portion C (EPB,WPK) Install SEC System (Stage 1 & 2) @Po Install SDH Node 2 (COMMUNICATION SYSTEM) @WCB Install ITRR System @WCB
53 39 22 27 74 21 50 23 21 24 6 13 Installatio 14 27 35	07-03-07A 12-04-08 28-05-08 28-01-08 18-07-08 05-05-08 28-05-08 18-07-08 05-05-08 18-06-08 12-07-08 06-09-08 ion @West Cont 21-12-06A 12-04-08 12-04-08	26-01-08 03-05-08 23-06-08 10-04-08 07-08-08 05-09-08 27-05-08 17-06-08 11-07-08 17-07-08 18-09-08 rol Building (W 4 18-05-07A 08-05-08 16-05-08	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	07-03-07A 20-11-07 07-01-08 04-01-08 28-02-08 28-02-08 11-12-07 07-01-08 26-01-08 22-02-08 22-02-08 22-04-08 21-12-06A 20-12-07 20-12-07	04-04-08 03-01-08 10-12-07 31-01-08 17-03-08 18-04-08 05-01-08 21-02-08 27-02-08 03-05-08 18-05-07A 17-01-08 25-01-08	-23 -145 -144 -24 -141 -141 -146 -144 -144 -141 -138 -114 -114	Laying Backbone Cables @Portion C Install Operation Facilities @C(Kiosk X,X1,Y,Y1 Install PBX System @C (Kiosk X,X1,Y,Y1, EPB,WPK) Install CCTV System @Portion C Install CCTV System @Portion C Install Vehicle Detector System@Port Install Computer Equipment @Portion C(Kiosks,Site, EPB,WPK) Install PA System @Portion C (EPB,WPK) Install PSTN Socket @Portion C (near Po Install SEC System (Stage 1 & 2) @Po Install Cable Containment @WCB Install SDH Node 2 (COMMUNICATION SYSTEM) @WCB
53 39 22 27 74 21 50 23 21 24 6 13 Installatio 14 27 35 23 13	07-03-07A 12-04-08 28-05-08 28-01-08 18-07-08 05-05-08 28-05-08 18-07-08 05-05-08 18-06-08 12-07-08 06-09-08 ior @West Con 21-12-06A 12-04-08 10-03-08 10-03-08	26-01-08 03-05-08 23-06-08 10-04-08 07-08-08 05-09-08 27-05-08 17-06-08 11-07-08 17-07-08 18-09-08 18-09-08 18-05-07A 08-05-08 16-05-08 01-04-08 22-03-08	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	07-03-07A 20-11-07 07-01-08 04-01-08 28-02-08 28-02-08 11-12-07 07-01-08 26-01-08 22-02-08 22-04-08 22-04-08 22-04-08 20-12-07 20-12-07 17-11-07 17-11-07	04-04-08 03-01-08 10-12-07 31-01-08 17-03-08 19-03-08 18-04-08 05-01-08 25-01-08 27-02-08 03-05-08 18-05-07A 17-01-08 25-01-08 10-12-07 30-11-07	-23 -145 -144 -24 -141 -141 -146 -144 -144 -144 -141 -138 -114 -114 -114 -114	Image: Control of Control Control Facilities Install PBX System @C (Kiosk X,X1,Y,Y1, FPB,WPK) Imstall Control Field Devices Imstall Vehicle Detector System@Port Imstall Vehicle Detector System@Port Imstall O&M Radio System @C(Kiosks,Site, EPB,WPK) Imstall PSTN Socket @Portion C (EPB,WPK) Imstall PSTN Socket @Portion C (near Po Imstall SEC System (Stage 1 & 2) @Pu Imstall SDH Node 2 (COMMUNICATION SYSTEM) Imstall ITRR System @WCB Imstall ITRR System @WCB
53 39 22 27 74 21 50 23 21 24 6 13 Installatio 14 27 35 23 13 19	07-03-07A 12-04-08 28-05-08 28-01-08 18-07-08 05-05-08 28-05-08 18-07-08 05-05-08 28-05-08 18-06-08 12-07-08 06-09-08 21-12-06A 12-04-08 10-03-08 24-03-08	26-01-08 03-05-08 23-06-08 10-04-08 07-08-08 27-05-08 17-06-08 11-07-08 18-09-08 18 -09-08 18 -09-08 18 -05-08 16-05-08 16-05-08 01-04-08 22-03-08 11-04-08	0 0	07-03-07A 20-11-07 07-01-08 04-01-08 28-02-08 11-12-07 07-01-08 26-01-08 22-02-08 22-04-08 22-04-08 21-12-06A 20-12-07 17-11-07 17-11-07 01-12-07	04-04-08 03-01-08 10-12-07 31-01-08 17-03-08 19-03-08 25-01-08 21-02-08 27-02-08 03-05-08 18-05-07A 17-01-08 25-01-08 18-05-07A 17-01-08 25-01-08 10-12-07 30-11-07 19-12-07	-23 -145 -144 -24 -141 -141 -146 -144 -144 -144 -144 -138 -114 -114 -114 -114 -114 -114	Install SDH Node 2 (COMMUNICATION SYSTEM) Install SUB
53 39 22 27 74 21 50 23 21 24 6 13 Installatio 14 27 35 23 13 19 38	07-03-07A 12-04-08 28-05-08 28-01-08 18-07-08 18-07-08 28-05-08 18-07-08 05-05-08 28-05-08 18-06-08 12-07-08 06-09-08 21-12-06A 12-04-08 12-04-08 10-03-08 24-03-08 20-12-07	26-01-08 03-05-08 23-06-08 10-04-08 07-08-08 05-09-08 27-05-08 17-06-08 11-07-08 18-09-08 18 -09-08 18 -09-08 18 -05-08 16-05-08 01-04-08 22-03-08 11-04-08 22-03-08	0 0	07-03-07A 20-11-07 07-01-08 04-01-08 28-02-08 11-12-07 07-01-08 26-01-08 22-02-08 22-04-08 22-04-08 21-12-06A 20-12-07 17-11-07 17-11-07 01-12-07 12-10-07	04-04-08 03-01-08 10-12-07 31-01-08 17-03-08 19-03-08 25-01-08 21-02-08 03-05-08 27-02-08 03-05-08 18-05-07A 17-01-08 25-01-08 10-12-07 30-11-07 19-12-07 16-11-07	-23 -145 -144 -24 -141 -141 -146 -144 -144 -144 -144 -14	Laying Backbone Cables @Portion C Install Operation Facilities @C(Kiosk X,X1,Y,Y1, EPB,WPK) Install PBX System @C (Kiosk X,X1,Y,Y1, EPB,WPK) Install CCTV System @Portion C Install CCTV System @Portion C Install CCTV System @Portion C Install O&M Radio System @C(Kiosks,Site, EPB,WPK) Install PA System @Portion C (EPB,WPK) Install PA System @Portion C (EPB,WPK) Install SEC System (Stage 1 & 2) @Portion Install SDH Node 2 (COMMUNICATION SYSTEM) Install ITRR System @WCB Install MFCP & its system @WCB Install Oper.Facilities (Racks,Furniture) @WCB Install Oper.Facilities (Backs,Furniture) @WCB Install Oper.Facilities (Display,VCS,DVA Install O&M Radio System @WCB
53 39 22 27 74 21 50 23 21 24 6 13 Installatio 14 27 35 23 13 19 38 55	07-03-07A 12-04-08 28-05-08 28-01-08 18-07-08 18-07-08 05-05-08 28-05-08 18-07-08 05-05-08 28-05-08 18-06-08 12-07-08 06-09-08 ion @West Con 12-04-08 12-04-08 10-03-08 10-03-08 20-12-07 17-05-08 11-07-08 14-05-07A	26-01-08 03-05-08 23-06-08 10-04-08 07-08-08 05-09-08 27-05-08 17-06-08 11-07-08 18-09-08 rol Building (W/ 18-05-07A 08-05-08 16-05-08 01-04-08 22-03-08 11-04-08 26-01-08 10-07-08 05-08-08 15-06-07A	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	07-03-07A 20-11-07 07-01-08 04-01-08 28-02-08 28-02-08 11-12-07 07-01-08 26-01-08 22-02-08 22-04-08 22-04-08 22-04-08 20-12-07 20-12-07 17-11-07 17-11-07 17-11-07 12-10-07 26-01-08 22-03-08 14-05-07A	04-04-08 03-01-08 10-12-07 31-01-08 17-03-08 19-03-08 18-04-08 05-01-08 25-01-08 27-02-08 03-05-08 27-01-08 25-01-08 17-01-08 25-01-08 10-12-07 30-11-07 19-12-07 16-11-07 21-03-08 17-04-08 15-06-07A	-23 -145 -144 -24 -141 -141 -146 -144 -144 -144 -144 -14	Image: Comparison of Compar
53 39 22 27 74 21 50 23 21 24 6 13 13 14 27 35 23 13 19 38 55 26 44 40	07-03-07A 12-04-08 28-05-08 28-01-08 18-07-08 05-05-08 28-05-08 18-07-08 05-05-08 28-05-08 18-06-08 12-07-08 06-09-08 21-12-06A 12-04-08 10-03-08 20-12-07 17-05-08 11-07-08 14-05-07A 04-05-07A	26-01-08 03-05-08 23-06-08 10-04-08 07-08-08 05-09-08 27-05-08 17-06-08 17-07-08 18-09-08 18-09-08 18-05-07A 08-05-08 16-05-08 01-04-08 22-03-08 11-04-08 22-03-08 11-04-08 26-01-08 10-07-08 05-08-08 15-06-07A	0 0	07-03-07A 20-11-07 07-01-08 04-01-08 28-02-08 28-02-08 11-12-07 07-01-08 26-01-08 22-02-08 22-04-08 22-04-08 22-04-08 20-12-07 17-11-07 17-11-07 01-12-07 12-10-07 26-01-08 22-03-08 14-05-07A 04-05-07A	04-04-08 03-01-08 10-12-07 31-01-08 17-03-08 19-03-08 18-04-08 05-01-08 21-02-08 27-02-08 03-05-08 25-01-08 27-02-08 03-05-08 21-02-08 17-01-08 25-01-08 10-12-07 30-11-07 19-12-07 16-11-07 21-03-08 17-04-08 15-06-07A 14-06-07A	-23 -145 -144 -24 -141 -141 -146 -144 -144 -144 -141 -138 -114 -114 -114 -114 -114 -114 -114 -11	Image: Control Participation Participatinge Partinanon Participating Parting Participating Partit
53 39 22 27 74 21 50 23 21 24 6 13 Installation 14 27 35 23 13 19 38 55 26 44 40 14	07-03-07A 12-04-08 28-05-08 28-01-08 18-07-08 18-07-08 05-05-08 28-05-08 18-07-08 05-05-08 28-05-08 18-06-08 12-07-08 06-09-08 ior-09-08 12-04-08 12-04-08 10-03-08 20-12-07 17-05-08 11-07-08 14-05-07A 04-05-07A 19-03-08	26-01-08 03-05-08 23-06-08 10-04-08 07-08-08 05-09-08 27-05-08 17-06-08 17-07-08 18-09-08 18-09-08 18-09-08 18-05-07A 08-05-08 16-05-08 01-04-08 22-03-08 11-04-08 26-01-08 10-07-08 05-08-08 15-06-07A 14-06-07A 01-04-08	0 0	07-03-07A 20-11-07 07-01-08 04-01-08 28-02-08 28-02-08 11-12-07 07-01-08 26-01-08 22-02-08 22-04-08 22-04-08 22-04-08 20-12-07 17-11-07 17-11-07 17-11-07 12-10-07 26-01-08 22-03-08 14-05-07A 04-05-07A 09-04-08	04-04-08 03-01-08 10-12-07 31-01-08 17-03-08 19-03-08 18-04-08 05-01-08 25-01-08 27-02-08 03-05-08 27-01-08 25-01-08 17-01-08 25-01-08 10-12-07 30-11-07 19-12-07 16-11-07 21-03-08 17-04-08 15-06-07A	-23 -145 -144 -24 -141 -141 -146 -144 -144 -144 -144 -14	Image: Comparison of Compar
53 39 22 27 74 21 50 23 21 24 6 13 13 14 27 35 23 13 19 38 55 26 44 40 14 PortionD-N	07-03-07A 12-04-08 28-05-08 28-01-08 18-07-08 18-07-08 28-05-08 28-05-08 18-07-08 05-05-08 28-05-08 18-06-08 12-07-08 06-09-08 21-12-06A 12-04-08 12-04-08 12-04-08 10-03-08 24-03-08 20-12-07 17-05-08 11-07-08 14-05-07A 04-05-07A 19-03-08	26-01-08 03-05-08 23-06-08 10-04-08 07-08-08 27-05-08 17-06-08 17-06-08 11-07-08 18-09-08 18-09-08 18-05-08 16-05-08 01-04-08 22-03-08 11-04-08 26-01-08 10-07-08 05-08-08 15-06-07A 14-06-07A 01-04-08	0 0	07-03-07A 20-11-07 07-01-08 04-01-08 28-02-08 28-02-08 11-12-07 07-01-08 26-01-08 22-02-08 22-04-08 22-04-08 22-04-08 20-12-07 17-11-07 17-11-07 17-11-07 12-10-07 26-01-08 22-03-08 14-05-07A 04-05-07A 09-04-08	04-04-08 03-01-08 10-12-07 31-01-08 17-03-08 19-03-08 18-04-08 05-01-08 21-02-08 27-02-08 03-05-08 25-01-08 27-02-08 03-05-08 21-02-08 17-01-08 25-01-08 10-12-07 30-11-07 19-12-07 16-11-07 21-03-08 17-04-08 15-06-07A 14-06-07A	-23 -145 -144 -24 -141 -141 -146 -144 -144 -144 -141 -138 -114 -114 -114 -114 -114 -114 -114 -11	Image: Control Participation Participatinge Partinanon Participating Parting Participating Partit
53 39 22 27 74 21 50 23 21 24 6 13 13 14 27 35 23 13 19 38 55 26 44 40 14 PortionD-N	07-03-07A 12-04-08 28-05-08 28-01-08 18-07-08 18-07-08 28-05-08 28-05-08 18-07-08 05-05-08 28-05-08 18-07-08 06-09 12-07-08 06-09-08 12-04-08 12-04-08 12-04-08 10-03-08 20-12-07 17-05-08 11-07-08 14-05-07A 04-05-07A 19-03-08 NgongShuenCh ior<@Early-oper	26-01-08 03-05-08 23-06-08 10-04-08 07-08-08 05-09-08 27-05-08 17-06-08 17-07-08 18-09-08 18-09-08 18-05-07A 08-05-08 16-05-08 01-04-08 22-03-08 11-04-08 26-01-08 10-07-08 05-08-08 15-06-07A 14-06-07A 01-04-08	0 0	07-03-07A 20-11-07 07-01-08 04-01-08 28-02-08 11-12-07 07-01-08 26-01-08 22-02-08 22-02-08 22-04-08 22-04-08 20-12-07 17-11-07 17-11-07 12-10-07 12-10-07 12-10-07 26-01-08 22-03-08 14-05-07A 09-04-08 01-03 01-0	04-04-08 03-01-08 10-12-07 31-01-08 17-03-08 19-03-08 18-04-08 05-01-08 25-01-08 27-02-08 03-05-08 27-02-08 17-01-08 25-01-08 10-12-07 30-15-08 10-12-07 30-11-07 19-12-07 16-11-07 21-03-08 17-04-08 15-06-07A 14-06-07A 22-04-08	-23 -145 -144 -24 -141 -141 -146 -144 -144 -144 -144 -14	Laying Backbone Cables @Portion C Install Operation Facilities @C(Kiosk X,X1,Y,Y1, EPB,WPK) Install PBX System @C (Kiosk X,X1,Y,Y1, EPB,WPK) Install Control Field Devices @Portion C Install Vehicle Detector System@Portion C Install Vehicle Detector System@Portion C Install OsM Radio System @C(Kiosks,Site,EPB,WPK) Install PA System @Portion C (EPB,WPK) Install SDH Node 2 (COMMUNICATION SYSTEM) Install TRR System @WCB Install SDH Node 2 (COMMUNICATION SYSTEM) Install PA System @WCB Install Oper-Facilities (Racks,Furniture) @WCB Install Oper-Facilities (Racks,Furniture) @WCB Install Oper-Facilities (Display,VCS,DVA Install Oper-Facilities (Display,VCS,DVA Install PA System (MBX&phones) @WCB Install PA System (MBX&phones) @WCB Install SEC Server & system (Stage 2) @WCB Install SEC Serve
53 39 22 27 74 21 50 23 21 24 6 13 13 13 14 27 35 23 13 13 19 38 55 26 44 40 14 PortionD-N Installatio	07-03-07A 12-04-08 28-05-08 28-01-08 18-07-08 18-07-08 28-05-08 28-05-08 18-07-08 05-05-08 28-05-08 18-06-08 12-07-08 06-09-08 21-12-06A 12-04-08 10-03-08 20-12-07 17-05-08 11-07-08 14-05-07A 04-05-07A 19-03-08 NgongShuenCh ior @Early-oper 14-04-08	26-01-08 03-05-08 23-06-08 10-04-08 07-08-08 05-09-08 27-05-08 17-06-08 17-07-08 18-09-08 TO Building (W4 18-05-07A 08-05-08 16-05-08 01-04-08 22-03-08 11-04-08 26-01-08 10-07-08 05-08-08 15-06-07A 14-06-07A 01-04-08 TO -04-08 TO -04-08	0 0	07-03-07А 20-11-07 07-01-08 04-01-08 28-02-08 11-12-07 07-01-08 26-01-08 22-02-08 22-04-08 20-12-07 20-12-07 17-11-07 17-11-07 12-006A 20-12-07 20-12-07 12-10-07 26-01-08 22-03-08 14-05-07A 09-04-08 01-03)	04-04-08 03-01-08 10-12-07 31-01-08 17-03-08 18-04-08 05-01-08 21-02-08 27-02-08 03-05-08 18-05-07A 10-12-07 30-11-07 19-12-07 16-11-07 21-03-08 17-04-08 15-06-07A 14-06-07A 22-04-08	-23 -145 -144 -24 -141 -141 -146 -144 -144 -144 -144 -14	Laying Backbone Cables @Portion C Install Operation Facilities @C(Kiosk X,X1,Y,Y Install PBX System @C (Kiosk X,X1,Y,Y),EPB,WPK) Install Control Field Devices @Portion C Install CCTV System @Portion C Install CCTV System @Portion C Install Vehicle Detector System@Port Install O&M Radio System @C(Kiosks,Site,EPB,WPK) Install PA System @Portion C (EPB,WPK) Install PSTN Socket @Portion C (EPB,WPK) Install SEC System (Stage 1 & 2) @P Install SEC System (Stage 1 & 2) @P Install SDH Node 2 (COMMUNICATION SYSTEM) Install ITRR System @WCB Install SDH Node 2 (COMMUNICATION SYSTEM) Install ITRR System @WCB Install ITRR System @WCB Install OFF.Facilities (Racks,Furniture) @WCB Install OFF.Facilities (Display,VCS,DVA. Install OFF.Facilities (Display,VCS,DVA. Install OFF.Facilities (Display,VCS,DVA. Install OFF.Facilities (Display,UCS,DVA. Install OFF.Facilities (Display,DCS,DVA. Install OFF.Facilities (Display,DCS,DVA. Install OFF.Facilitie
53 39 22 27 74 21 50 23 21 24 6 13 Installation 14 27 35 23 13 19 38 55 26 44 40 14 PortionD-N	07-03-07A 12-04-08 28-05-08 28-01-08 18-07-08 18-07-08 28-05-08 28-05-08 18-07-08 05-05-08 28-05-08 18-06-08 12-07-08 06-09-08 i0-03-08 12-04-08 12-04-08 10-03-08 20-12-07 17-05-08 11-07-08 14-05-07A 04-05-07A 19-03-08 NgongShuenCh i0-04-08 14-04-08 14-04-08	26-01-08 03-05-08 23-06-08 10-04-08 07-08-08 05-09-08 27-05-08 17-06-08 17-06-08 17-07-08 18-09-08 rol Building (W 18-05-07A 08-05-08 16-05-08 01-04-08 22-03-08 11-04-08 22-03-08 11-04-08 26-01-08 10-07-08 05-08-08 15-06-07A 14-06-07A 01-04-08 21-04-08 21-04-08	0 0	07-03-07A 20-11-07 07-01-08 04-01-08 28-02-08 11-12-07 07-01-08 26-01-08 22-02-08 22-04-08 20-12-07 20-12-07 17-11-07 17-11-07 26-01-08 22-03-08 22-03-08 14-05-07A 09-04-08 01-03	04-04-08 03-01-08 10-12-07 31-01-08 17-03-08 19-03-08 18-04-08 05-01-08 25-01-08 27-02-08 03-05-08 27-02-08 03-05-08 25-01-08 27-02-08 03-05-08 17-01-08 25-01-08 10-12-07 30-11-07 19-12-07 16-11-07 21-03-08 17-04-08 15-06-07A 14-06-07A 22-04-08 20-10-07 20-10-07	-23 -145 -144 -24 -141 -141 -146 -144 -144 -144 -141 -138 -114 -114 -114 -114 -114 -114 -114 -11	Laying Backbone Cables @Portion C Install Operation Facilities @C(Kiosk X,X1,Y,Y1,EPB,WPK) Install Operation Facilities @C(Kiosk X,X1,Y,Y1,EPB,WPK) Install Control Field Devices @Portion C Install CCTV System @Portion C Install CCTV System @Portion C Install O&M Radio System @C(Kiosks,Site,EPB,WPK) Install PA System @Portion C (EPB,WPK) Install SC System @Portion C (EPB,WPK) Install SC System (Stage 1 & 2) @P Install SDH Node 2 (COMMUNICATION SYSTEM) Install MFCP & its system @WCB Install SDH Node 2 (COMMUNICATION SYSTEM) Install TRR System @WCB Install SDH Node 2 (COMMUNICATION SYSTEM) Install SEC System (Stage 2) Install SDH NODE 2 (COMMUNICATION SYSTEM) Install SEC System (Stage 2) @WCB Install SEC Server & system (Stage 2) @WCB Install
53 39 22 27 74 21 50 23 21 24 6 13 13 13 14 27 35 23 13 13 19 38 55 23 13 19 38 55 26 44 40 14 PortionD-h Installatio 4 8	07-03-07A 12-04-08 28-05-08 28-01-08 18-07-08 18-07-08 28-05-08 28-05-08 18-07-08 05-05-08 28-05-08 18-06-08 12-07-08 06-09-08 21-12-06A 12-04-08 10-03-08 20-12-07 17-05-08 11-07-08 14-05-07A 04-05-07A 19-03-08 NgongShuenCh ior @Early-oper 14-04-08	26-01-08 03-05-08 23-06-08 10-04-08 07-08-08 05-09-08 27-05-08 17-06-08 17-07-08 18-09-08 TO Building (W4 18-05-07A 08-05-08 16-05-08 01-04-08 22-03-08 11-04-08 26-01-08 10-07-08 05-08-08 15-06-07A 14-06-07A 01-04-08 TO -04-08 TO -04-08	0 0	07-03-07А 20-11-07 07-01-08 04-01-08 28-02-08 11-12-07 07-01-08 26-01-08 22-02-08 22-04-08 20-12-07 20-12-07 17-11-07 17-11-07 12-006A 20-12-07 20-12-07 12-10-07 26-01-08 22-03-08 14-05-07A 09-04-08 01-03)	04-04-08 03-01-08 10-12-07 31-01-08 17-03-08 18-04-08 05-01-08 21-02-08 27-02-08 03-05-08 18-05-07A 10-12-07 30-11-07 19-12-07 16-11-07 21-03-08 17-04-08 15-06-07A 14-06-07A 22-04-08	-23 -145 -144 -24 -141 -141 -146 -144 -144 -144 -144 -14	Laying Backbone Cables @Portion C Install Operation Facilities @C(Kiosk X,X1,Y,Y1 Install PBX System @C (Kiosk X,X1,Y,Y1,EPB,WPK) Install Tarfitic Control Field Devices @Portion C Install CCTV System @Portion C Install Vehicle Detector System@Portion C Install Computer Equipment @Portion C (Kiosk),Site,EPB,WPK) Install O&M Radio System @C(Kiosks,Site,EPB,WPK) Install PSTN Socket @Portion C (reer Po Install SEC System (Stage 1 & 2) @PC Install SDH Node 2 (COMMUNICATION SYSTEM) @WCB Install ITRR System @WCB Install ISDH Node 2 (COMMUNICATION SYSTEM) @WCB Install ITRR System @WCB Install ISDH Node 2 (COMMUNICATION SYSTEM) @WCB Install ITRR System @WCB Install ISDH Node 2 (COMMUNICATION SYSTEM) @WCB Install ITRR System @WCB Install IDP Facilities (Backs,Furniture) @WCB Install Oper.Facilities (Backs,Furniture) @WCB Install Oper.Facilities (Backs,Furniture) @WCB Install Oper.Facilities (Display,VCS,DVA Install SEC Server & system (Stage 2) @WCB Install SEC Server & system (Stage 2) @WCB Install SEC Server & system (Stage 2) @WCB Install CAS Equipment Cabinet @Et
53 39 22 27 74 21 50 23 21 24 6 13 Installation 14 27 35 23 13 19 38 55 26 44 40 14 PortionD-N Installation 4 8 9	07-03-07A 12-04-08 28-05-08 28-01-08 18-07-08 18-07-08 05-05-08 28-05-08 18-07-08 05-05-08 28-05-08 18-06-08 12-07-08 06-09-08 21-12-06A 12-04-08 10-03-08 20-12-07 17-05-08 11-07-08 14-05-07A 19-03-08 NgongShuenCh ior @Early-oper 14-04-08 14-04-08 22-04-08	26-01-08 03-05-08 23-06-08 10-04-08 07-08-08 05-09-08 27-05-08 17-06-08 17-06-08 17-07-08 18-09-08 rol Building (W0 18-05-07A 08-05-08 16-05-08 01-04-08 22-03-08 11-04-08 22-03-08 11-04-08 26-01-08 10-07-08 05-08-08 15-06-07A 14-06-07A 01-04-08 21-04-08 21-04-08 21-04-08 21-04-08 21-04-08	0 0	07-03-07A 20-11-07 07-01-08 04-01-08 28-02-08 11-12-07 07-01-08 26-01-08 22-02-08 22-04-08 20-12-07 17-11-07 01-12-07 12-10-07 26-01-08 20-12-07 17-11-07 01-12-07 12-10-07 26-01-08 22-03-08 14-05-07A 09-04-08 01-07 16-10-07 16-10-07 25-10-07	04-04-08 03-01-08 10-12-07 31-01-08 17-03-08 19-03-08 18-04-08 05-01-08 25-01-08 27-02-08 03-05-08 27-01-08 25-01-08 17-01-08 25-01-08 10-12-07 30-11-07 19-12-07 16-11-07 21-03-08 17-04-08 15-06-07A 14-06-07A 20-10-07 20-10-07 20-10-07 20-10-07 20-10-07 20-11-07	-23 -145 -144 -24 -141 -141 -146 -144 -144 -144 -144 -14	Laying Backbone Cables @Portion C Binstall Operation Facilities @C(Klosk X,X1,Y,Y Install PBX System @C (Klosk X,X1,Y,Y1,EPB,WPK) Binstall Control Field Devices @Portion C Binstall CCTV System @Portion C Binstall CCTV System @Portion C Binstall CCTV System @Portion C Binstall Computer Equipment @Portion C (Klosks,Site, EPB,WPK) Binstall O&M Radio System @C(Klosks,Site, EPB,WPK) Binstall PA System @Portion C (EPB,WPK) Binstall SEC System (Stage 1 & 2) @Pr Binstall SDH Node 2 (COMMUNICATION SYSTEM) Binstall TRR System @WCB Binstall SDH Node 2 (COMMUNICATION SYSTEM) Binstall TRR System @WCB Binstall SDH Node 2 (COMMUNICATION SYSTEM) Binstall TRR System @WCB Binstall TRR System @WCB Binstall O&M Radio System @WCB Binstall OBP.Facilities (Backs,Furniture) @WCB Binstall OPP.Facilities (Display,VCS,DVA Binstall OBP.Facilities (Display,VCS,DVA Binstall OPP.Facilities (Display,VCS,DVA Binstall SEC Server & system (Stage 2) @WCB Binstall SEC Server &
53 39 22 27 74 21 50 23 21 24 6 13 Installation 14 27 35 23 13 19 38 55 26 44 40 14 PortionD-N Installation 4 8 9 2	07-03-07A 12-04-08 28-05-08 28-01-08 18-07-08 18-07-08 28-05-08 28-05-08 18-07-08 05-05-08 28-05-08 18-06-08 12-07-08 06-09-08 21-12-06A 12-04-08 10-03-08 20-12-07 17-05-08 11-07-08 14-05-07A 09-03-08 NgongShuenCh i0-03-08 22-04-08	26-01-08 03-05-08 23-06-08 10-04-08 07-08-08 05-09-08 27-05-08 17-06-08 17-06-08 17-07-08 18-09-08 18-09-08 18-05-07A 08-05-08 01-04-08 22-03-08 11-04-08 22-03-08 11-04-08 26-01-08 10-07-08 05-08-08 15-06-07A 14-06-07A 01-04-08 21-04-08 21-04-08 21-04-08 21-04-08 21-04-08 21-04-08	0 0	07-03-07A 20-11-07 07-01-08 04-01-08 28-02-08 11-12-07 07-01-08 26-01-08 22-02-08 22-04-08 20-12-07 17-11-07 17-11-07 12-10-07 26-01-08 20-12-07 12-10-07 12-10-07 26-01-08 22-03-08 14-05-07A 09-04-08 01-07 16-10-07 16-10-07 25-10-07	04-04-08 03-01-08 10-12-07 31-01-08 17-03-08 19-03-08 18-04-08 05-01-08 25-01-08 27-02-08 03-05-08 17-01-08 25-01-08 10-12-07 30-11-07 19-12-07 16-11-07 21-03-08 17-04-08 15-06-07A 14-06-07A 22-04-08 20-10-07 20-11-07 20-10-07 20-10-07 20-10-07 20-10-07 20-10-07 20-10-07 20-10-07	-23 -145 -144 -24 -141 -141 -146 -144 -144 -144 -144 -14	Laying Backbone Cables @Portion C Install Operation Facilities @C(Kiosk X,X1,Y,Y Install PBX System @C (Kiosk X,X1,Y,Y,I,EPB,WPK) Install CTV System @Portion C Install CTV System @Portion C Install CCTV System @Portion C Install O&M Radio System @C(Kiosks,Site, EPB,WPK) Install PA System @Portion C (EPB,WPK) Install O&M Radio System @C(Kiosks,Site, EPB,WPK) Install PSTN Socket @Portion C (cerB,WPK) Install SC System (Stage 1 & 2) @Pr Install SDH Node 2 (COMMUNICATION SYSTEM) Install TRS System @WCB Install SDH Node 2 (COMMUNICATION SYSTEM) Install TRS System @WCB Install SDH Node 2 (COMMUNICATION SYSTEM) Install TPEX, Console & Interface @WCB Install SDH Node 2 (COMMUNICATION SYSTEM) Install TPEX, Console & Interface @WCB Install Oper-Facilities (Display,VCS,DVA Install OAM Radio System @WCB Install SEC Server & system (Stage 2) @WCB Install SEC Server & system (Stage 2) @WCB Install TCSS Equipment Cabinet @E1&G Install CCTV System @Ramps E1&G Install CCTV System @Ramps E1&G
53 39 22 27 74 21 50 23 21 24 6 13 Installation 14 27 35 23 13 19 38 555 26 44 40 14 PortionD-N Installation 4 8 9 2 11 17	07-03-07A 12-04-08 28-05-08 28-01-08 18-07-08 18-07-08 05-05-08 28-05-08 18-07-08 05-05-08 28-05-08 18-06-08 12-07-08 06-09-08 21-12-06A 12-04-08 10-03-08 20-12-07 17-05-08 11-07-08 14-05-07A 04-05-07A 19-03-08 Xg-0gShuenCh 22-04-08 22-04-08 22-04-08 22-04-08	26-01-08 03-05-08 23-06-08 10-04-08 07-08-08 05-09-08 27-05-08 17-06-08 17-07-08 18-09-08 18-09-08 18-05-07A 08-05-08 16-05-08 01-04-08 22-03-08 11-04-08 26-01-08 10-07-08 05-08-08 15-06-07A 14-06-07A 14-06-07A 01-04-08 21-04-08 21-04-08 21-04-08 21-04-08 21-04-08 23-04-08 23-04-08 02-05-08 08-05-08	0 0	07-03-07A 20-11-07 07-01-08 04-01-08 28-02-08 11-12-07 07-01-08 26-01-08 22-02-08 22-01-08 22-02-08 22-04-08 20-12-07 17-11-07 17-11-07 12-07 22-03-08 22-03-08 14-05-07A 09-04-08 21-03-07 16-10-07 25-10-07 25-10-07 25-10-07 25-10-07 25-10-07	04-04-08 03-01-08 10-12-07 31-01-08 17-03-08 19-03-08 18-04-08 05-01-08 21-02-08 27-02-08 03-05-08 18-05-07A 10-12-07 30-11-07 19-12-07 16-11-07 21-03-08 17-04-08 15-06-07A 14-06-07A 22-04-08 20-10-07 24-10-07 02-11-07 26-10-07 03-11-07	-23 -145 -144 -24 -141 -141 -146 -144 -144 -144 -144 -14	Laying Backbone Cables @Portion C Install Operation Facilities @C(Kiosk X,X1,Y,Y Install PBX System @C (Kiosk X,X1,YY, EPB,WPK) Install Corror Field Devices @Portion C Install Corror System @Portion C Install Computer Equipment @Portion C Install O&M Radio System @C(Kiosks,Site, PB,WPK) Install PA System @Portion C (EPB,WPK) Install PSTN Socket @Portion C (cerb,WPK) Install SEC System (Stage 1 & 2) @P Install SDH Node 2 (COMMUNICATION SYSTEM) Install TRR System @WCB Install SDH Node 2 (COMMUNICATION SYSTEM) Install Oper-Facilities (Racks,Furniture) @WCB Install SEC Server & system (Stage 2) @WCB Install CCTV System @Ramps E1&G Install Vehicle Detector System @E1&G Install Vehicle Detector System @E1&G Install Vehicle Detector System @E1&G Install Vehicle Detector System @E1&G Install Vehicle Detector System @E1&G
53 39 22 27 74 21 50 23 21 24 6 13 Installation 14 27 35 23 13 19 38 55 26 44 40 14 PortionD-N Installation 4 8 9 2 11 17 Installation 5 5	07-03-07A 12-04-08 28-05-08 28-01-08 18-07-08 18-07-08 28-05-08 28-05-08 18-07-08 05-05-08 28-05-08 18-06-08 12-07-08 06-09-08 21-12-06A 12-04-08 10-03-08 20-12-07 17-05-08 11-07-08 14-05-07A 04-05-07A 19-03-08 XugongShuenCh 22-04-08 22-04-08 22-04-08 22-04-08 22-04-08 22-04-08 22-04-08	26-01-08 03-05-08 23-06-08 10-04-08 07-08-08 05-09-08 27-05-08 17-06-08 17-06-08 17-07-08 18-09-08 rol Building (W 18-05-07A 08-05-08 16-05-08 01-04-08 22-03-08 11-04-08 22-03-08 11-04-08 26-01-08 10-07-08 05-08-08 15-06-07A 14-06-07A 14-06-07A 01-04-08 21-04-08 21-04-08 21-04-08 21-04-08 23-04-08 23-04-08 02-05-08 08-05-08	0 0	07-03-07A 20-11-07 07-01-08 04-01-08 28-02-08 11-12-07 07-01-08 28-02-08 28-02-08 28-02-08 28-02-08 20-11-08 20-12-07 20-12-07 20-12-07 17-11-07 17-11-07 12-10-07 26-01-08 22-03-08 14-05-07A 09-04-08 01-03 01-07 25-10-07 25-10-07 25-10-07 25-10-07 25-10-07 25-10-07 25-10-07	04-04-08 03-01-08 10-12-07 31-01-08 17-03-08 19-03-08 18-04-08 05-01-08 21-02-08 27-02-08 03-05-08 17-01-08 25-01-08 10-12-07 30-11-07 19-12-07 16-11-07 21-03-08 17-04-08 15-06-07A 14-06-07A 22-04-08 20-10-07 26-10-07 03-11-07 21-03-08 17-04-08 15-06-07A 22-04-08 20-10-07 26-10-07 03-11-07 26-10-07 03-11-07 03-11-07 26-10-07 03-11-07 03-11-07 03-11-07 03-11-07 03-11-07 10-100 10-100 10-100 10-100 10-100 10-100 10-100	-23 -145 -144 -24 -141 -141 -146 -144 -144 -144 -141 -138 -114 -114 -114 -114 -114 -114 -114 -11	Laying Backbone Cables @Portion C Install Operation Facilities @C(Kiosk X,X1,Y,Y1 Install PBX System @C (Kiosk X,X1,Y,Y1, EPB,WPK) Install Corror Field Devices @Portion C Install Corror System @Portion C Install Corror System @Portion C Install O&M Radio System @C(Kiosks,Site, EPB,WPK) Install PA System @Portion C (EPB,WPK) Install PSTN Socket @Portion C (EPB,WPK) Install PSTN Socket @Portion C (EPB,WPK) Install PSTN Socket @Portion C (EPB,WPK) Install SDH Node 2 (COMMUNICATION SYSTEM) Install Computer Equipment @WCB Install SDH Node 2 (COMMUNICATION SYSTEM) Install Oper,Facilities (Racks,Furniture) @WCB Install Oper,Facilities (Display,VCS,DVA. Install Corror System @KOB Install SEC Server & system (Stage 2) @WCB Install Corror System @El&G Install Vehicle Detector System @El&G Install Vehicle Detector System @El&G Install Treffic
53 39 22 27 74 21 50 23 21 24 6 13 Installation 14 27 35 23 13 19 38 55 26 44 40 14 9 23 13 19 38 55 26 44 90 2 11 17 Installation 5 5	07-03-07A 12-04-08 28-05-08 28-01-08 18-07-08 18-07-08 28-05-08 28-05-08 18-07-08 05-05-08 28-05-08 18-06-08 12-07-08 06-09-08 ior-03-08 12-04-08 12-04-08 10-03-08 10-03-08 20-12-07 17-05-08 11-07-08 11-07-08 14-05-07A 04-05-07A 19-03-08 VgongShuenCh i>0-03-08 22-04-08 22-04-08 22-04-08 22-04-08 22-04-08 22-04-08 22-04-08 22-04-08	26-01-08 03-05-08 23-06-08 10-04-08 07-08-08 27-05-08 17-06-08 17-07-08 18-09-08 08-05-07A 08-05-08 16-05-08 11-07-08 22-03-08 11-04-08 22-03-08 11-04-08 26-01-08 10-07-08 05-08-08 15-06-07A 01-04-08 22-03-08 11-04-08 22-03-08 11-04-08 22-03-08 17-04-08 22-03-08 17-04-08 22-03-08 17-04-08 21-04-08 21-04-08 21-04-08 23-04-08 02-05-08 08-05-08 08-05-08 08-05-08 08-05-08 22-04-08 22-04-08 26-04-08 26-04-08	0 0	07-03-07A 20-11-07 07-01-08 28-02-08 28-02-08 11-12-07 07-01-08 26-01-08 22-02-08 22-04-08 20-12-07 20-12-07 17-11-07 17-11-07 12-10-07 26-01-08 20-12-07 17-11-07 11-12-07 12-10-07 26-01-08 22-03-08 14-05-07A 09-04-08 21-10-07 25-10-07 25-10-07 25-10-07 25-10-07 25-10-07 25-10-07 25-10-07 25-10-07 25-10-07 25-10-07 25-10-07	04-04-08 03-01-08 10-12-07 31-01-08 17-03-08 19-03-08 18-04-08 05-01-08 25-01-08 27-02-08 03-05-08 17-01-08 25-01-08 17-01-08 25-01-08 10-12-07 30-11-07 19-12-07 16-11-07 21-03-08 17-04-08 15-06-07A 14-06-07A 22-04-08 20-10-07 24-10-07 03-11-07 03-11-07 03-11-07 30-10-07 30-10-07 30-10-07 30-10-07 30-10-07	-23 -145 -144 -24 -141 -141 -146 -144 -144 -144 -141 -138 -114 -114 -114 -114 -114 -114 -114 -11	Laying Backbone Cables @Portion C Install OPEX System @C (Klosk X,X1,Y,Y1, EPB,WPK) Install PBX System @C (Klosk X,X1,Y,Y1, EPB,WPK) Install CCTV System @Portion C Install OCTV System @Portion C (Klosk S,Ste, EPB,WPK) Install Vehicle Detector System@Portion C (EPB,WPK) Install O&M Radio System @C(Klosks,Site, EPB,WPK) Install PSTN Socket @Portion C (EPB,WPK) Install SEC System (Stage 1 & 2) @P Install SDH Node 2 (COMMUNICATION SYSTEM) Install TRR System @WCB Install TRR System @WCB Install TRR System @WCB Install TRR System @WCB Install TCSS Equipment Cables @Pamps E1&G Install Corr System @RCB Install Corr System (Stage 2) @WCB Install TCSS Equipment Cables @Amps E1&G Install TCSS Equipment Cables @Amps E1&G Install TCSS Equipment Cables @E1&G Install TCSS Equipment Cables @E1&G Install Traffic Control Devices @E1&G Install Traffic Control Dev
53 39 22 27 74 21 50 23 21 24 6 13 Installation 14 27 35 23 13 19 38 55 26 44 40 14 9 2 11 17 Installation 5	07-03-07A 12-04-08 28-05-08 28-01-08 18-07-08 18-07-08 28-05-08 28-05-08 18-07-08 05-05-08 28-05-08 18-06-08 12-07-08 06-09-08 21-12-06A 12-04-08 10-03-08 20-12-07 17-05-08 11-07-08 14-05-07A 04-05-07A 19-03-08 XugongShuenCh 22-04-08 22-04-08 22-04-08 22-04-08 22-04-08 22-04-08 22-04-08	26-01-08 03-05-08 23-06-08 10-04-08 07-08-08 05-09-08 27-05-08 17-06-08 17-06-08 17-07-08 18-09-08 rol Building (W 18-05-07A 08-05-08 16-05-08 01-04-08 22-03-08 11-04-08 22-03-08 11-04-08 26-01-08 10-07-08 05-08-08 15-06-07A 14-06-07A 14-06-07A 14-06-07A 01-04-08 21-04-08 21-04-08 21-04-08 23-04-08 23-04-08 02-05-08 08-05-08	0 0	07-03-07A 20-11-07 07-01-08 04-01-08 28-02-08 11-12-07 07-01-08 28-02-08 28-02-08 28-02-08 28-02-08 20-11-08 20-12-07 20-12-07 20-12-07 17-11-07 17-11-07 12-10-07 26-01-08 22-03-08 14-05-07A 09-04-08 01-03 01-07 25-10-07 25-10-07 25-10-07 25-10-07 25-10-07 25-10-07 25-10-07	04-04-08 03-01-08 10-12-07 31-01-08 17-03-08 19-03-08 18-04-08 05-01-08 21-02-08 27-02-08 03-05-08 17-01-08 25-01-08 10-12-07 30-11-07 19-12-07 16-11-07 21-03-08 17-04-08 15-06-07A 14-06-07A 22-04-08 20-10-07 26-10-07 03-11-07 21-03-08 17-04-08 15-06-07A 22-04-08 20-10-07 26-10-07 03-11-07 26-10-07 03-11-07 03-11-07 26-10-07 03-11-07 03-11-07 03-11-07 03-11-07 03-11-07 10-100 10-100 10-100 10-100 10-100 10-100 10-100	-23 -145 -144 -24 -141 -141 -146 -144 -144 -144 -141 -138 -114 -114 -114 -114 -114 -114 -114 -11	Laying Backbone Cables @Portion C Install Operation Facilities @C(Kiosk X,X1,Y,Y1 Install PBX System @C (Kiosk X,X1,Y,Y1, EPB,WPK) Install Corror Field Devices @Portion C Install Corror System @Portion C Install Corror System @Portion C Install O&M Radio System @C(Kiosks,Site, EPB,WPK) Install PA System @Portion C (EPB,WPK) Install PSTN Socket @Portion C (EPB,WPK) Install PSTN Socket @Portion C (EPB,WPK) Install PSTN Socket @Portion C (EPB,WPK) Install SDH Node 2 (COMMUNICATION SYSTEM) Install Computer Equipment @WCB Install SDH Node 2 (COMMUNICATION SYSTEM) Install Oper,Facilities (Racks,Furniture) @WCB Install Oper,Facilities (Display,VCS,DVA. Install Corror System @KOB Install SEC Server & system (Stage 2) @WCB Install Corror System @El&G Install Vehicle Detector System @El&G Install Vehicle Detector System @El&G Install Treffic

Orig Dur	Early Start	Early Finish	% Comp	Late Start	Late Finish	Total Float	2004 2005 2006 2007 2008 2009 2010
Installation 30	on @Portion D 28-04-08	27-05-08	0	30-10-07	27-11-07	-182	
30	08-04-08	07-05-08	0	27-10-07	24-11-07	-165	65 Install TCSS Equipment Cabinet @Portion D
24	18-05-07A 19-03-08	08-01-08 25-03-08	30	18-05-07A 17-11-07	19-11-07 23-11-07	-50 -123	
27	20-12-07	15-01-08	0	03-11-07	26-11-07	-50	
36	04-04-07A	09-01-08	50	04-04-07A	22-11-07	-48	
15	20-06-07A 20-12-07	28-12-07	50 0	20-06-07A 18-10-07	25-10-07	-64 -66	
33	26-03-08	21-01-08 02-04-08	0	24-11-07	01-12-07	-00	
6	26-03-08	31-03-08	0	28-11-07	03-12-07	-119	
8	19-03-08	26-03-08	0	17-11-07	24-11-07	-123	23 Install SEC System (Stage 1 & 2) @Portion D
	- East Tsing Yi ' on @Portion E	VIADUCT (EIYV))				
15	27-02-08	12-03-08	0	08-03-08	22-03-08	10	0 Install Cable Containment @Portion F
23	27-02-08	20-03-08	0	19-03-08	11-04-08	21	
23	27-02-08 27-02-08	20-03-08 22-03-08	0	08-03-08	31-03-08 29-04-08	10 36	
47	04-03-08	19-04-08	0	08-03-08	24-04-08	4	
17	27-02-08	14-03-08	0	03-04-08	21-04-08	36	
14	27-02-08 27-02-08	11-03-08 26-03-08	0	11-04-08	24-04-08	44	
	on in Existing R		-				
7	21-03-08	27-03-08	0	12-04-08	18-04-08	22	
7	27-02-08	04-03-08 27-03-08	0	18-03-08 31-03-08	24-03-08	20 21	
10	05-03-08	14-03-08	0	25-03-08	03-04-08	21	
4	15-03-08	18-03-08	0	04-04-08	08-04-08	20	0 Install CCTV System @Portion E
4	15-03-08	18-03-08	0	04-04-08	08-04-08	20	0 Install Vehicle Detector System @Portion E
	 Stonecutters E on @Portion F 	mage (SCB)					
13	11-02-08	23-02-08	0	25-02-08	08-03-08	14	
18	11-02-08	28-02-08	0	12-03-08	29-03-08	30	
5	14-04-08	18-04-08 22-04-08	0	07-04-08	11-04-08	-7	
19	11-02-08	29-02-08	0	25-02-08	14-03-08	14	
18	01-03-08	18-03-08	0	31-03-08	17-04-08	30	0 Laying Backbone Cables @Portion F
8	01-03-08	08-03-08	0	07-04-08	14-04-08	37	
19 36	01-03-08	19-03-08 08-04-08	0	19-03-08 25-02-08	07-04-08 29-03-08	-10	
19	11-02-08	29-02-08	0	13-03-08	01-04-08	31	
18	01-03-08	18-03-08	0	02-04-08	19-04-08	32	
10	19-04-08 09-04-08	28-04-08 16-04-08	0	12-04-08 03-04-08	21-04-08	-7	
	d Commissi		0	03-04-08	11-04-06	-0	
	nmissioning 1		R8K				
283	10-04-07A	17-01-08	96	10-04-07A	12-06-07	-261	31 → → → → → → → → → →
+ SCT of S 41	EC system @ 20-12-07	29-01-08	on B 0	24-04-07	10-05-08	-251	51
	nmissioning 1	1		210107	10 00 00	201	
0		29-09-08	10		12-06-08	-182	32
	Acceptance T		1		04.07.074		
2	30-07-07A	31-07-07A	100		31-07-07A		
187	22-05-08	24-11-08	0	07-12-07	07-08-08	-182	32
+ Operabil	lity Test (OPT						
34	28-01-08	01-03-08	0	09-05-07	26-06-07	-264	j4 <u>1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1</u>
+ SAT & O 64	PT for SEC sy 30-01-08	vstem @R8K 02-04-08	0	24-05-07	30-09-07	-251	51
	lity Test @R8						
44	26-10-08	08-12-08	0	08-06-08	20-09-08	-140	
	and Mainter		ments	& Training			
+ Docume 893	ntation for Ra	26-10-08	21	18-05-06A	22-02-10	-371	71
	ntation for R		<u> </u>			571	
257	20-12-07	01-09-08	9	30-09-07	23-06-08	-86	6
+ Training		15.01.55	-	04.00			
14 + Training	26-03-08	15-04-08	0	04-03-11	23-03-11	744	4 1 1 1 1 1 1 1 1 1 1
+ Training 14	26-08-08	12-09-08	0	22-07-08	08-08-08	-25	5
Completio							
0		02-03-08	0		30-09-07*	-154	
0 L Early Bo	ad Opening	26-12-08	0 dvisod)	\	01-07-09*	187	Overall Completion of R8T&R8
+ Early Ro	ad Opening A 20-12-07	17-01-08		01-06-06	12-06-07	-567	
	Completion o						
+ Section	05-04-07A	02-03-08	0	05-04-07A	12-06-07	-264	
333							
333 + Section	Completion o			10.00.074	00 00 00	400	
333 + Section 656	Completion o	26-12-08	0 Norks	12-03-07A	08-08-08	-182	
333 + Section 656	Completion o 12-03-07A ability Period	26-12-08		12-03-07A	08-08-08	-182	
333 + Section 656 Defects Lia + DLP for	Completion o 12-03-07A ability Period	26-12-08		12-03-07A 01-11-07	08-08-08	-182	
333 + Section 656 Defects Lia + DLP for 761 + DLP for	Completion o 12-03-07A ability Perioo R8K Work 20-12-07 R8T Work	26-12-08 d (DLP) for \ 18-01-10	Works 0	01-11-07	30-11-09	-49	
333 + Section 656 Defects Lia + DLP for 761 + DLP for	Completion o 12-03-07A ability Period R8K Work 20-12-07	26-12-08 d (DLP) for \	Works				

APPENDIX M COMPLAINT LOG

Appendix M - Complaint Log

Log Ref.	Location of Concern	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
40426	Butterfly Valley	26 April 2004	A public noise complaint was recently received by EPD. The complaint was related to the noise generated from the Route 8 – ENT site near Butterfly Valley at the night time on 21 April 2004. EPD subsequently referred the complaint to the Environmental Team (ET) Leader of the Project on 23 April 2004.	 <u>Noise at night time</u> The information provided by the RSS indicated that no works were undertaken by the Contractor during the concerned period. The concerned noise might probably be due to a burglary case occurred at same night. <u>Noise during day-time</u> It is believed that the day-time noise complaint was due to the site formation works of the Project. Considering the powered mechanical equipment used at the Butterfly Valley and the echo effect of the valley, ET believe that the day-time construction noise from the site at Butterfly Valley might cause nuisance to the nearby resident to some extent, though there was no noise level exceedance at the Government Quarters during our routine monitoring in last three months. The Contractor agreed to implement mitigation measures, including good site practices, selecting quieter plant and working methods and reduction in numbers of noisy plant operating currently, in order to mitigate noise impacts at the NSRs. 	Closed
40914	Garden Villa	13-Sep-04 (by EPD) 14-Sep-04 (by ET Leader)	 Environmental Protection Department (EPD) received a public noise complaint on 13 September 2004 about construction noise generated from the Route 8 – Eagle's Nest Tunnel and Associated Works (R8-ENT) Project, nearby by Garden Villa at Tai Po Road, Sha Tin. EPD subsequently referred the complaint to the Environmental Team (ET) Leader of the Project on 14 September 2004. The complaint was about general construction noise generated from a construction site nearby Garden Villa at Tai Po Road, Sha Tin. As informed by EPD, 	 <u>Environmental Permits</u> A Construction Noise Permit (No. GW-RN0405-04) was obtained by the Contractor for the use of powered mechanical equipment (PME) in the concerned works area and use of TAR no.1 during restricted hours. <u>Blasting Works</u> According to the information provided by the Resident Site Staff (RSS), for carrying out blasting works, a blasting permit should be issued by the Mines Division of Civil Engineering and Development Department (CEDD), but not under the jurisdiction of EPD. The CNP issued by EPD only specified the use of PME but not the blasting works during restricted hours. 	Closed

Log Ref.	Location of Concern	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
			 the complainant was particularly concerned of two issues: The complainant was informed by the Contractor (Leighton – Kumagai Joint Venture) that blasting works would be conducted during restricted hours. He worried about the noise nuisance would be induced by the blasting works. Noise nuisance from some site vehicles traveling on the Temporary Access Road (TAR no.1) near Garden Villa was noted by the complainant during restricted hours. 	As advised by the RSS, the Contractor did intend to apply for a permit to the Mines Division of CEDD for blasting works during restricted hours. However, up to the time of preparation of this report, the Contractor still had not obtained the approval from the Mines Division and therefore, no blasting works were performed by the Contractor during restricted hours. <u>Use of TAR no.1</u> According to Condition 3d of the above-mentioned CNP, there was restriction on the use of site vehicles traveling on TAR no.1. The usage of site vehicles on TAR no.1 in a 2-week period before the date of complaint, i.e. 30 th August to 12 th September 2004 showed that the only vehicle type using TAR no.1 for the concerned period was concrete truck and the number of vehicle pass was limited to 4 times per hour, which was in compliance with the above CNP's conditions. Regular noise monitoring was undertaken by ET at Garden Villa on 30 th August and 6 th September 2004 during restricted hours (1900 – 2300 hours). The monitoring results were 58.7 dB(A) and 58.6 dB(A), respectively, which were below the noise limit level of 60 dB(A). However, it should be noted that site vehicles were not used by the Contractor on TAR no.1 during restricted hours on these two monitoring day. Based on the information obtained, the validity for the noise complaint in associated with night-time blasting works could not be concluded under ET's investigation, since no blasting works had been performed by the Contractor during restricted hours at the time of the report preparation. Also, it should be highlighted that for carrying out blasting works, permission should be obtained by Mines Division of CEDD, but not under the control of EPD. For the use of TAR no.1, the RSS's records showed that the number of vehicle pass in the period between 30 th August and 12 th September 2004 was complied with the CNP's conditions. It should be noted that only a maximum of 3 concrete trucks	

Log Ref.	Location of Concern	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
			Environmental Protection Department (EPD) received a public noise complaint on	 passing the site entrance was recorded. Therefore, it was considered that the nuisance noted by the complainant was not due to the site vehicles adopted by the Contractor (LKJV). Nevertheless, the Contractor was reminded to ensure the compliance of the CNP conditions and adopt good site practice to minimize the construction noise. According to the information provided by the RSS, no construction activity was undertaken in the nighttime period 	
41021	Garden Villa	09-Oct-04 (by EPD) 21-Oct-04 (by ET Leader)	 9 October 2004 about construction noise generated from the Route 8 – Eagle's Nest Tunnel and Associated Works (R8-ENT) Project, nearby by Garden Villa at Tai Po Road, Sha Tin. EPD subsequently referred the complaint to the Environmental Team (ET) Leader of the Project on 21 October 2004. The complaint was about nighttime construction noise generated from a construction site nearby Garden Villa at Tai Po Road, Sha Tin. As informed by EPD, the complainant was particularly concerned of two issues: Construction works undertaken by the Contractor (Leighton–Kumagai Joint Venture) were noted leaving the site through Temporary Access Road (TAR) no.1 at around 2 am, causing nuisance to the residents in Garden Villa. 	 (2300 – 0700 hours) at the concerned site area. LKJV did admit that some vehicles had been operating at midnight for transporting LKJV's survey workers from the site. Inconsiderate behaviors were noted causing nuisance to Garden Villa residents: 1. Driving the vehicles too fast, which generated excessive engine noise; 2. Noise inside the vehicles (such as staff talking or radios) escaping through the open vehicle windows; and 3. Vehicle beeping horn to request the guards to open the gate. In order to rectify the situation, LKJV had notified the relevant staff with the receipt of the complaint and urged them to take appropriate measures when using TAR1 at night: 1. to drive slowly in order to reduce the engine noise, especially when approaching Garden Villa; 2. to roll up the vehicle windows to contain any noise from talking or radios; and 3. to prohibit beeping the vehicle horn for gate opening; instead, to park the car and approach the guard on foot. 	Closed

Log Ref.	Location of Concern	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
41023	Government Quarters (Butterfly Valley)	20-Oct-04 (by MHJV) 23-Oct-04 (by ET Leader)	A public complaint was received by the Engineer's Representative (ER) of Route 8 – Eagle's Nest Tunnel and Associated Works (R8-ENT) Project on 20 th October 2004. The complaint was raised by a resident of the Government Quarters at Caldecott Road, concerning dust generation as a result of the construction activities at Butterfly Valley. The ER subsequently referred the complaint to the Environmental Team (ET) Leader of the Project on 23 rd October 2004.	 The complaint was considered valid based on: ER's site observations; ET's weekly site audit; and 1-hr TSP exceedance record. Also, the sources of dust generation were identified as 2 portions of the haul roads, one at Slope BV-S2 and one linking between South Portal Tunnel to Mui Kong Tsuen, were found to be dry. Dust impact due to the haulage of excavated materials at the South Portal. Enhanced dust suppression measures had been implemented by the Contractor: added rockfill to the haul road between South Portal Tunnel and the Gully fill area; maintained watering to haul road at Slope BV-S2; requested the fill material supplier to ensure the material was in a damp condition before leaving quarry; provided for material not dampened at the Quarry to be directed to the wheel wash for water spray before entering the site; when cleaning drill holes along slope BV-S4 to ensure adequate water was available for flushing to suppress dust emission; AND provided damper stockpiles of cleared material at BV-S2 before loading. Based on ER's site observations, most of the above mitigation measures have been implementing by the Contractor. Also, an additional water browser was delivered to site on 29th Oct 04. No significant fugitive dust emission has been found. During ET's site inspections on 27th Oct and 3rd Nov 2004, the situation was found improved. No deficiency relating to air quality impact was noted by ET during the two audit sessions. The results of air quality monitoring (1-hr and 24-hr TSP) in the period between 21st Oct and 2nd Nov 2004 were all found to be complied with the Action / Limit Levels. 	Closed

Log Ref.	Location of Concern	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
41124	Government Quarters (Butterfly Valley)	21-Nov-04 (by LKJV) 24-Nov-04 (by ET Leader)	A public complaint was received by the Contractor of Route 8 – Eagle's Nest Tunnel and Associated Works (R8- ENT) Project on 21 st November 2004 (Sunday). The complaint was concerned about excessive noise generation from construction machinery at Butterfly Valley on the same day. The Engineer's Representative (ER) subsequently referred the complaint to the Environmental Team (ET) Leader of the Project on 24 th November 2004.	According to the ER, the only construction activity at Butterfly Valley undertaken on 21 st Nov 04 was formation of access road near Slope BV-S2. The activity only involved operations of 1 no. of excavator and 1 no. of dump truck with grab, which complied with the condition stipulated in a valid CNP GW-RW0484-04, which was hold by the Contractor. Routine noise monitoring was conducted on 21 st and 28 th Nov 2004 at NM6. All the measured noise levels (48.5 to 56.4 dB(A)) were well below the noise limit level. In addition, the measurement results were within the baseline noise level. Therefore, the complaint was considered to be invalid. Nevertheless, the Contractor was reminded to ensure the compliance of the conditions stipulated in CNP. The Contractor was also recommended to adopt good site practice in order to minimize the construction noise.	Closed
41201	Government Quarters (Butterfly Valley)	01-Dec-04 (by MHJV & ET Leader)	A public complaint was received by the Engineer's Representative (ER) of Route 8 – Eagle's Nest Tunnel and Associated Works (R8-ENT) Project on 1 st December 2004. The complaint was raised by a resident of the Government Quarters at Caldecott Road, concerning dust generation at Butterfly Valley. The Environmental Team (ET) of the Project was informed with the complaint on the same day. The resident complained that a large portion of the excavated slopes was not properly covered, which caused dust nuisance to her.	 The complaint was considered valid based on: 1. ER's site observations; 2. ET's weekly site audit Upon receipt of the complaint, a series dust control measures had been implemented by the Contractor, such as covering of the exposed slopes with appropriate sheeting, regular watering to the haul roads and excavated slope faces, etc. During the ET's weekly site audit on 08-Dec-04 together with the representative of HyD, IEC, ER and the Contractor, the above mitigation measures were observed. The idle slopes at BVS2 had been covered by tarpaulin sheeting and erosion mat. The left exposed slope surfaces at BVS2 were under excavation, thus being unable to be covered. According to the ER, the complainant has expressed his satisfaction to the site condition on 07-Dec-04, after the implementation of dust mitigation measures by the 	Closed

Log Ref.	Location of Concern	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
				Contractor. However, owing to the prevailing of the dry season, the Contractor was reminded to ensure the dust control measures are effectively implemented.	
50125	Garden Villa (North Portal)	21-Jan-05 (by EPD) 25-Jan-05 (by ET Leader)	 Environmental Protection Department (EPD) received a public noise complaint on 21 January 2005 about construction noise and dust generated from the Route 8 – Eagle's Nest Tunnel and Associated Works (R8-ENT) Project, nearby by Garden Villa at Tai Po Road, Sha Tin. EPD subsequently referred the complaint to the Environmental Team (ET) Leader of the Project on 25 January 2005. The complaint was about construction noise and dust generated from a construction site nearby Garden Villa at Tai Po Road, Sha Tin. The complainant was particularly concerned of two issues: Noise from tunnel blasting work carrying out at around 7:30am and 10:00pm; and Dump trucks without covering of canvas when leaving the construction site. 	 Noise from blasting For carrying out the blasting, the Contractor had obtained the permit from relevant authority. The ET's noise monitoring results did not show any exceedance for the measurement taken when blasting was in place. It should be highlighted that for carrying out blasting works, permission should be obtained by Mines Division of CEDD, but not under the control of EPD. In order to minimize the nuisance from the works, the Contractor was recommended: To inform the residents around the area about the time of blasting in advance; and To re-schedule the blasting time table, if possible, in order to avoid nuisance. Uncovered dump trucks In order to evaluate the situation, two inspections were carried out by the ET at Garden Villa on 27-Jan and 28-Jan-05 to identify the dump trucks leaving the site with uncovered load. On 27-Jan-05, 3 nos. of trucks, which were working for ENT Project, was noted by-passing Garden Villa without proper cover. Enhanced control (penalty system) was implemented by the Contractor after the inspection on 27-Jan. During the inspection on 28-Jan-05, 24 nos. of dump trucks for ENT Project were found leaving the site. No non-compliance was noted for the trucks working for ENT Project. LKJV was reminded to keep closely monitoring on the condition and the effectiveness of the proposed control measures. 	Closed

Log Ref.	Location of Concern	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
50308	Garden Villa (North Portal)	05-Mar-05 (by EPD) 08-Mar-05 (by ET Leader)	 EPD received a public complaint on 5 March 2005 about construction noise and dust generated from the construction sites of Route 8 – Eagle's Nest Tunnel and Associated Works (R8-ENT) and Route 8 - Sha Tin Heights Tunnel and Approaches (R8-SHT), nearby by Garden Villa at Tai Po Road, Sha Tin. EPD subsequently referred the complaint to the Environmental Team (ET) Leader of the Project on 8 March 2005. The complaint was about construction noise and dust generated from the construction sites nearby Garden Villa at Tai Po Road, Sha Tin. The complainant was particularly concerned of the following issues: Nighttime & Sunday construction noise Noise from tunnel blasting at early morning and nighttime Dust from construction activities 	 Nighttime & Sunday construction noise no exceedance for noise monitoring restricted hour works were found complied with the CNPs records of vehicular trips on TAR1 did not show non-compliance of CNP conditions Noise from tunnel blasting at early morning and nighttime no exceedance for noise monitoring valid blasting permit had been obtained from CEDD blasting work is not under the jurisdiction of EPD Dust from construction activities dump trucks with uncovered / inadequately covered materials were observed leaving site no exceedance for TSP monitoring enhanced dust suppression measures had been implemented by the Contractor Conclusions The complaint against the dust issue (uncovered / inadequately covered dump trucks) was considered justifiable The Contractor was reminded to review the current checking system. Continuous spot checks would be performed by ET and RSS. 	Closed
50330	Garden Villa (TAR1)	30-Mar-05 (by EPD & ET Leader)	Environmental Protection Department (EPD) received a public complaint on 30 th March 2005 about construction noise from the sites of Route 8 – Eagle's Nest Tunnel and Associated Works (R8-ENT) near Garden Villa at Tai Po Road, Sha Tin. The complaint, which was lodged by a resident of Garden Villa on 29 th March 2005, was about the noise generated by heavy vehicles traveling in and out of the construction site near Garden Villa. According to the complaint, the noise was made from 7am onwards.	The site of concern was likely to be the Temporary Access Road no.1 (TAR1) connecting Tai Po Road and the construction sites of R8-ENT and Route 8 - Sha Tin Heights Tunnel and Approaches (R8-SHT). The time period of concern was within normal working hours (7am to 7pm) on a weekday not being holidays. According to the EM&A Manual, the criterion of construction noise in term of L _{eq} -30min within this period is 75 dB(A) for domestic premises. Since the commencement of the Project, no exceedance of daytime noise criterion of 75 dB(A) was recorded at Station AM3 (Garden Villa). During the 2-hour measurement period of the ad-hoc monitoring (0700-0900 hrs), all the measured noise levels (L _{eq} -30min) were below the daytime noise	Closed

Log Ref.	Location of Concern	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
				 criterion of 75 dB(A). Based on the results of routine noise monitoring and the adhoc measurement on 1st April 2005 at Garden Villa, no exceedance of daytime noise criterion of 75 dB(A) was recorded. The complaint lodged is therefore considered not justifiable. In order to minimize the nuisance generated by the vehicle use at Garden Villa, the Contractor has proposed to limit the frequency of trucks existing from TAR1 at a rate of one truck per minute during the time period of concern (7am to 8:30am). 	
50415	Government Quarters	09-Apr-05 (by EPD) 15-Apr-05 (by ET Leader)	The complaint, which was lodged by a resident of 7/F, 38B, 8-10 Caldecott Road (Governmental Quarters) on 9 th April 2005, was about the noise generated by the construction works at the Butterfly Valley during daytime. The complainant mentioned that the instant noise level taken by himself was 78 to 82 dB(A). EPD subsequently referred the complaint to the Environmental Team (ET) Leader of the Project on 15 th April 2005. The time period of concern was within normal working hours (7am to 7pm) on a weekday not being public holidays. According to the EM&A Manual, the criterion of construction noise in term of L _{eq} -30min within this period is 75 dB(A) for domestic premises.	 Governmental Quarters (Station NM6) is one of the designated noise monitoring stations in the EM&A programme. Routine monitoring is undertaken on a weekly basis in accordance with the EM&A Manual. Since the commencement of the Project, no exceedance of daytime noise criterion of 75 dB(A) was recorded at this station. Ad-hoc measurement was conducted at the complainant's premises on 22 Apr 05. The measured noise level was 69.0 dB(A), which was well below the daytime noise criterion of 75 dB(A). Based on the results of routine noise monitoring and the adhoc measurements conducted in the complainant premises, no exceedance of daytime noise criterion of 75 dB(A) was recorded. The complaint lodged is therefore considered not justifiable. 	Closed

Log Ref.	Location of Concern	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
50419	Government Quarters	15-Apr-05 (by EPD) 19-Apr-05 (by ET Leader)	The complaint was lodged by a resident of 8-10 Caldecott Road (Government Quarters) on 15 th April 2005 to EPD as well as the Chief Resident Engineer of the Project. EPD subsequently referred the complaint to the Environmental Team (ET) Leader of the Project on 19 th April 2005. The complainant mentioned that they had experienced quite a lot of noise emanating from the tunnel drilling area after 11pm over several nights and most particularly at the night of 14 th April 2005 and at 4am on 15 th April 2005.	The site of concern was likely to be the South Portal. For carrying out construction works at this area during restricted hours, two Construction Noise Permits (CNPs no. GW- RW0085-05 and GW-RW0086-06) were obtained by the Contractor in accordance with the requirements stipulated in Noise Control Ordinance. According to the information provided by the Resident Site Staff and the Contractor, the construction activities undertaken in the period between 11 th and 15 th April 2005 from 1900 to 0700 hours included drilling, breaking, trimming, set up of rock drill, installation of arch-rib and grouting. The powered mechanical equipment (PME) involved in the above works included backhoe, rock drill, loader, dumper, shot-crete machine, group pump, mobile platform and grout machine, which were covered by the CNPs. According to the routine monitoring results, for the time period between 2300-0700 hours, the measured noise levels exceeded the corresponding noise Limit Level of 50dB(A). However, the measured levels were found within the range of baseline level and below the average baseline level. Based on the routine noise monitoring results at Station NM6, the measured noise levels for the period between 2300-0700 hours were below the baseline noise level, which was comparable to the ambient level. According to the RSS's record, the PME items operated during the concerned period were found covered by the 2 CNPs hold by the Contractor. Based on the available information, there is not enough evidence to prove whether the complaint against nighttime construction noise generated in the concerned period (11 th to 15 th April 2005) is justifiable or not.	Closed

Log Ref.	Location of Concern	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
50512	Yew Chung International School	12-May-05	On 11 May 05, a notice was sent to Yew Chung International School (YCIS) by the Contractor, providing their tentative blasting schedule on 12 May 05. It was shown that one of the blasting operations was scheduled at 09:30am, at when an examination was being held in YCIS. Upon receipt of the notice, a representative of YCIS lodged a complaint to the Contractor via the Project's hotline at 07:40 on 12 May 2005. The complainant expressed her objection to the blasting operation taken at 09:30am when the examination was taken place. The Contractor then agreed on one occasion only to delay the tunnel blast planned for 9:30am until 9:50am (i.e. 5 min after the examination). The complainant satisfied but did expect no future blasting during the examination period. According to the Engineer's Representative, the Contractor did not wish to make any commitment to ensure no blasting would be taken within the examination period.	A 1-day continuous noise measurement was conducted by the Environmental Team at Station NM1 on 26 May 05. According to the ER's record, two blasting operations were taken in the vicinity of YCIS on 26 May 05. One surface blast was taken at Butterfly Valley at 15:42 and one tunnel blasting was taken at South Portal at 16:56. The measurement results showed that the noise impact in term of Leq-5min and Leq-30min arising from the blasting operations was insignificant. No exceedance of construction noise criterion for examination period was recorded (Leq- 30min < 65dB(A)). The complaint lodged was therefore considered not justifiable. However, in order to minimize the potential nuisance arising from the blasting noise and the siren sounds prior to blasting, the Contractor was recommended to consider scheduling the blasting operations beyond the examination periods.	Closed

Log Ref.	Location of Concern	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
50610	Government Quarters	10-Jun-05	On 10 June 2005, the Resident Site Staff (Maunsell-Hyder Joint Venture) received a complaint from a resident of the Government Quarters at Caldecott Road. The complaint was concerned about the construction dust generation as a result of the construction activities of the Project at Butterfly Valley. The complainant had not specified which construction activities had contributed to the dust generation.	 Site Observations According to the RSS's preliminary investigation, it was considered that soil nailing at Slope BV-S2 was the dominant dust source and was likely to be the activity of concern. The dust suppression measures taken were found inadequate to control the dust dispersion from the works. Noticeable dust dispersion from the soil nailing work could be observed. <i>Corrective Actions</i> After the Contractor was notified by the RSS of the complaint, immediate action was taken by the Contractor on the same day (10 June 2005). The dust mitigation measures for the soil nailing were enhanced. An additional thicker cover was used. Also, continuous water spray was applied to suppress the dust emission. <i>Environmental Outcome</i> The RSS made a response to the complainant on 10 June 2005. The complainant was informed of the rectification actions taken by the Contractor. No further adverse comment was received from the complainant. <i>Conclusions</i> Based on the RSS's information, this complaint is considered to be valid and related to the construction activities of the Project. However, corrective action had been taken by the Contractor immediately and the situation was found improved. 	Closed

Log Ref.	Location of Concern	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
50712	A scattered house near South Portal and Tai Po Road Water Treatment Works Staff Quarters	12-Jul-05	On 12 July 2005, a resident, whose house is located near South Portal and Tai Po Road Water Treatment Works Staff Quarters, lodged a complaint to the Contractor via the Project's hotline at 11:40am. The complainant expressed his concern on the nuisance caused by the blasting works at early morning (before 07:00 hours) and late night (after 23:00 hours).	 Site Activity According to the information provided by the RSS, tunnel blasting works have been taken place in the concerned period in north bound tunnel from the Ventilation Adit towards the direction of the South Portal. Environmental Requirements In the EP, the EM&A Manual of the Project and the NCO, no requirement is specified for the control of blasting operation and the associated environmental impact, such as blasting noise. It should be highlighted that for carrying out blasting works, permission should be obtained by Mines Division of CEDD, but not under the jurisdiction of EPD. For carrying out the above-mentioned blasting operations, the Contractor has obtained a valid blasting permit from CEDD under the Dangerous Goods Ordinance (Cap. 295). Under this permit, the Contractor is allowed to carry out 24-hour blasting works within the designated area. Contractor's Actions Though the blasting noise is not under the control of any environmental related regulation and the Contractor is allowed to carry out 24-hour blasting. This arrangement could effectively reduce the potential nuisance to the residents within the more sensitive time period (23:00 to 07:00 on next day). Conclusions The subjected blasting operations were carried out by the Contractor under a valid blasting permit. The complaint lodged is therefore considered not justifiable. 	Closed

Log Ref.	Location of Concern	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
50809	Government Quarters (8-10 Caldecott Road)	09-Aug-05	On 9 August 2005, a resident of 8-10 Caldecott Road (Government Quarters) lodged a complaint to the Contractor via the Project's hotline at 14:30. The complainant expressed her concern on the nuisance caused by the blasting works undertaken at Butterfly Valley. Noise impact arising from the blasting works was one of the issues raised by the complainant.	 Ad-hoc Noise Measurement An ad-hoc noise measurement was carried out on the roof of Government Quarters during a surface blast on 16 August 2005. According to the record of the RSS and the site observation, a surface blasting was undertaken at Butterfly Valley at around 15:38 on the monitoring day. The results show that the measured noise level in term of Leq-30min, i.e. 69.1 dB(A) during the surface blasting was well below the daytime construction noise criterion of 75 dB(A). Conclusion and Recommendation According to the results of ad-hoc noise measurement taken at Government Quarters on 16 August 2005, the measured noise levels (Leq-30min) did not exceed the noise criterion of 75 dB(A). In addition, the subjected blasting operations were carried out by the Contractor under a valid blasting permit. For the concern of noise impact, the complaint was considered not justifiable. 	Closed
50830	Government Quarters (8-10 Caldecott Road)	30-Aug-05	 The RSS received a public complaint from a resident of Government Quarters addressing two noise issues: 1. Noise nuisance caused by drilling works at Butterfly Valley; 2. Noise nuisance due to blasting 0045 hrs of 28 August 2005. 	Noise MeasurementNo exceedance was recorded for the routine noise monitoring at NM6 (Government Quarters). Ad-hoc noise measurement was conducted on 1 and 2 Sept 05. All measured noise levels complied with the noise criteria.ConclusionThe complaint was considered not justifiable. However, the Contractor had taken proactive actions in order to minimize the nuisance of the residents, (1) to stop the rock breaking works at BVS2 and (2) to install temporary noise barriers for drilling works.	Closed

Log Ref.	Location of Concern	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
50928	Government Quarters (8-10 Caldecott Road)	28-Sept-05	A resident of Government Quarters complaint about a blast undertaken at 0215hr on 28 Sept 05.	 Environmental Monitoring After receiving the complaint, the ET carried out a continuous noise measurement at Station NM6 (Government Quarters) from 29 to 30 September 2005. All the measured noise levels in term of Leq-5min are close to the baseline noise level. The noise levels after correction of baseline levels were all below the noise criterion of 50 dB(A). Conclusion The subjected blasting operations were carried out by the Contractor under a valid blasting permit. In addition, no noise exceedance was recorded for the ad-hoc noise monitoring. The complaint lodged is therefore considered not justifiable. 	Closed
51025	Caldecott Hill (2 Caldecott Road)	25-Oct-05	A public complaint was received by the MWPMO of Highways Department on 25 October 2005. The complaint was subsequently refereed to the RSS and Environmental Team of Route 8 – Eagle's Nest Tunnel and Associated Works (R8- ENT) Project. The complaint was lodged by the management company of Caldecott Hill (No.2 Caldecott Road). It was about dust generation when construction vehicles, particularly dump trucks and concrete trucks, traveling along the Water Treatment Works (WTW) access road and its junction with Caldecott Road. According to the photos provided by the complainant, noticeable dust generation was observed during construction vehicles movement on the roads of concern.	 Site Observations Ad-hoc site inspections were carried out on 25 and 26 Oct 05. On 26 Oct 05, the WTW access road was observed dry. Deposition of dusty materials was noted. Significant dust generation was identified during vehicle movement. <i>Contractor's Actions</i> Mitigation actions were taken by the Contractor: One labour was appointed to water spray the concerned road junction and clear up of dusty materials deposited on the WTW access road. Regular watering on access road by hose pipe was performed to keep the road wet. All vehicles would be wheel-washed and loads of dusty materials would be covered before leaving the site. <i>Conclusions</i> Based on the site observations, this complaint was considered to be valid and related to the Project works. However, enhanced dust mitigation measures were taken by the Contractor and the situation was found improved. 	Closed

Log Ref.	Location of Concern	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
51031	Po Leung Kuk Choi Kai Yau School	31-Oct-05	The resident site staff (MHJV) of R8-ENT received a complaint from the Principal of PLKCKY School. She commented that the blasting noise (nighttime and daytime) at Butterfly Valley became louder than before.	An ad-hoc noise measurement was taken by ET on 5 Nov 05 to evaluate the noise impact due to daytime surface blasting at the BV. The measurement results revealed that there has been no exceedance of noise level criteria. The complaint was therefore considered not justifiable.	Closed
51101	Butterfly Valley (Government Quarters)	1-Nov-05	 On 1 Nov 05, the Resident Site Staff received a complaint from a resident of the Government Quarters. On 2 Nov 05, a complaint of similar natures and same location was received by the Environmental Protection Department. The complainant was concerned about the following environmental issues: 1. Noise nuisance due to tunnel blasting works undertaken at midnights and in early mornings (3am to 5am); 2. Noise nuisance due to operation of a generator after 11pm; 3. Construction dust and daytime noise due to processing and stockpiling of crushed rocks at Butterfly Valley; 4. Noise nuisance due to works outside tunnel in the early morning of 2 Nov 05. 	Item 1: Noise nuisance due to tunnel blastingFor carrying out the above-mentioned blasting operations, theContractor has obtained a valid blasting permit from CEDD.Under this permit, the Contractor is allowed to carry out 24-hour blasting works. As advised by the Contractor, all theblasting operations had been completed by 12 Nov 05.Item 2: Noise due to operation of a generator after 11pmAccording to the Construction Noise Permit issued by EPD,one generator was allowed to be operated after 11pm at SouthPortal area outside the tunnel. In view of the provision ofacoustic enclosure and the separation distance from thegenerator to Government Quarters (around 300m), the noiseimpact arising from this generator onto the residents of theQuarters was believed to be insignificant. During the ET'sinvestigation on 11 Nov 05, no engine-like noise generatedfrom the construction site could be identified.Item 3: Dust and noise due to handling of crushed rocksNo noise exceedance was recorded. During the weekly siteinspections, deficiencies regarding inadequate dust mitigationmeasures for the crushed rock processing and stockpiling wereoccasionally observed. Dry / uncovered stockpiles and dustemissions from crushed rocks handling were sometimes noted.Item 4: Noise from works out of tunnel in morning of 2 Nov 05According to the RSS's site records, there has been no activityoutside the tunnel in the early morning of 2 November 2005.Work was undertaken deep inside the tunnel during thecording to the RSE's site records, there has been no activity <t< td=""><td>Closed</td></t<>	Closed

Log Ref.	Location of Concern	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
				<u>Conclusion</u> Based on the information obtained, environmental monitoring results and site observations, this complaint was considered not justifiable, except for the concern of dust nuisance due to crushed rock processing.	
51205	Caldecott Road junction	5-Dec-05	The complaint was lodged by the management company of Villa Carlton. The complainant mentioned that several complaints from the occupants of Villa Carlton were received, against the dust emission when they drove to Kowloon via the Caldecott Road Junction. She also considered that the amount of water spraying by the Contractor was insufficient to suppress dust emission at Caldecott Road Junction.	 <u>Complaint Record</u> A similar complaint (Log no. 51025) was received on 25 Oct 05 from Caldecott Hill. Significant dust emission was noted when construction vehicles traveling along the WTW access road and its junction with Caldecott Road. With implementation of enhanced dust mitigation measures, the situation was found improved and satisfactory. <u>Site Observations</u> Since Nov 05, in order to observe the Contractor's actions taken for the above-mentioned complaint, the area of interest was included during the weekly environmental audit. No deficiency had been noted at this area during the audit. After receiving this new complaint (Log no.51205), several ad-hoc site inspections were carried out on 6, 8 and 14 Dec 05. In addition, the RSS of the Project had carried out daily checking of the condition of the Caldecott Road Junction. Sufficient dust mitigation measures had been implemented by the Contractor. The condition was found satisfactory. Therefore, this complaint was considered not justifiable. However, it is noted that the Contractor had stepped up dust mitigation measures to further improve the condition at Caldecott Road junction. 	Closed

Log Ref.	Location of Concern	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
60204	Garden Villa	4-Jan-06 (by ETL)	 A public complaint was received by the Environmental Protection Department on 3 January 2006. The complaint was subsequently referred to the Environmental Team of Route 8 – Eagle's Nest Tunnel and Associated Works (R8-ENT) Project on 4 January 2006. According to EPD's information, the complaint was lodged by a complainant, who walked along Tai Po Road on 1-2 January 2006. The following information was given by EPD for our investigation: Time of concern: 1-2 January 2006 (Daytime) Suspected site area of concern: ENT's Toll Plaza and Administration Building. Dust and noise nuisance was noted by the complainant when he passed Garden Villa. Noise from wood saw and crane or alike was noted. 	 A. Construction Noise Impact According to the Contractor's information, construction activities were carried out on 1 and 2 Jan 06, including: Erection and dismantling of formwork Fixing water pipe All the equipment operated by the Contractor on 1-2 Jan 06 complied with the permissible equipment stated in the CNP. On 1 Jan 06, noise monitoring was carried out. All the results complied with the noise criterion. B. Construction Dust Impact Erection and dismantling of formwork and fixing water pipe were considered not dust emissive in nature. For stockpiles of materials in Toll Plaza area, dust mitigation measures had been implementing by the Contractor. The condition in term of dust control was found satisfactory during the audit sessions on 4 and 11 Jan 06. Since December 2005, all TSP monitoring results complied with the Action / Limit Level. Conclusion Based on the information given, site observations and environmental monitoring results, this complaint was considered not justifiable. Nevertheless, the Contractor was reminded to adopt good site practice to minimize the environmental impacts at the nearby sensitive receivers 	Closed