ENVIRONMENTAL MONITORING & AUDIT REPORT

Hip Hing - Ngo Kee Joint Venture

Hong Kong Convention and Exhibition Centre Expansion Project:

Monthly Environmental Monitoring and Audit Report for October 2007

November 2007

Environmental Resources Management

21/F Lincoln House 979 King's Road Taikoo Place Island East, Hong Kong Telephone: (852) 2271 3000 Facsimile: (852) 2723 5660 E-mail: post.hk@erm.com http://www.erm.com

ENVIRONMENTAL MONITORING & AUDIT REPORT

Hip Hing - Ngo Kee Joint Venture

Hong Kong Convention and Exhibition Centre Expansion Project:

Monthly Environmental Monitoring and Audit Report for October 2007

November 2007

Reference 0050690

For and	on behalf of
Enviror	mental Resources Management
	-
Approv	ed by: Dr Robin Kennish
Signed:	Edsen Keerush
Position	: Director
Certifie	
	(Environmental Team Leader – Marcus Ip)
Date: _	14 November 2007

This report has been prepared by Environmental Resources Management the trading name of 'ERM Hong-Kong, Limited', with all reasonable skill, care and diligence within the terms of the Contract with the client, incorporating our General Terms and Conditions of Business and taking account of the resources devoted to it by agreement with the client.

We disclaim any responsibility to the client and others in respect of any matters outside the scope of the above.

This report is confidential to the client and we accept no responsibility of whatsoever nature to third parties to whom this report, or any part thereof, is made known. Any such party relies on the report at their own risk.



Unit 2 & 3,4/F., Wellborne Commercial Centre, 8 Java Road, North Point, Hong Kong. 香港北角渣華道8號威邦商業中心4樓2及3室 Tel電話:(852) 2877 3122 Fax傳真:(852) 2511 0922 Email電郵: enquiry@nt.com.hk Web page網址: http://www.nt.com.hk

Our Ref: 3.16/014/2006/it

15 November 2007

Maunsell Consultants Asia Ltd Grand Central Plaza, Tower 2 138 Shatin Rural Committee Road Shatin, N.T., Hong Kong

Attn: Ms Vera Chan

Dear Sir/Madam,

Hong Kong Convention Center Expansion Project Monthly EM&A Report for October 2007 (Environmental Permit No. EP-239/2006/A)

With reference to the captioned document concerning the Monthly EM&A report for October 2007 received from ERM dated 14 November 2007, we are pleased to provide our verification for the document pursuant to condition 3 of the Environmental Permit (EP) No. EP-239/2006/A.

Yours faithfully, Nature & Technologies (HK) Limited

Ir Dr Gabriel C K Lam Managing Director

cc: - Hong Kong Trac

Hong Kong Trade Development Council (Attn: Mr. K. F. Chan)

- Hip Hing Ngo Kee Joint Venture (Attn: Mr. Eric Lau & Mr. William Tam)

ERM (Attn: Mr. Marcus Ip)

CONTENTS

1	INTRODUCTION	1
1.1	PURPOSE OF THE REPORT	1
1.2	STRUCTURE OF THE REPORT	1
2	PROJECT INFORMATION	3
2.1	BACKGROUND	3
2.2	SITE DESCRIPTION	3
2.3	CONSTRUCTION ACTIVITIES	4
2.4	Project Organisation	4
2.5	STATUS OF ENVIRONMENTAL APPROVAL DOCUMENTS	4
3	ENVIRONMENTAL MONITORING METHODOLOGY	6
3.1	AIR QUALITY MONITORING	6
3.2	Water Quality Monitoring	9
4	IMPLEMENTATION STATUS ON ENVIRONMENTAL PROTECTION	
	REQUIREMENTS	10
5	MONITORING RESULTS	11
5.1	AIR QUALITY	11
5.2	WATER QUALITY	11
5.3	WASTE MANAGEMENT	11
6	ENVIRONMENTAL SITE AUDITING	12
7	ENVIRONMENTAL NON-CONFORMANCE	1 3
7.1	SUMMARY OF ENVIRONMENTAL EXCEEDANCE	13
7.2	SUMMARY OF ENVIRONMENTAL NON-COMPLIANCE	1 3
7.3	SUMMARY OF ENVIRONMENTAL COMPLAINT	1 3
7.4	SUMMARY OF ENVIRONMENTAL SUMMONS AND PROSECUTION	1 3
8	FUTURE KEY ISSUES	14
8.1	KEY ISSUES FOR THE COMING MONTH	14
8.2	MONITORING SCHEDULE FOR THE COMING MONTHS	14
9	REVIEW OF THE EM&A DATA AND EIA PREDICTIONS	1 5
9.1	AIR QUALITY	1 5
9.2	WASTE MANAGEMENT	1 5
9.3	CONCLUSION OF REVIEW	16
10	CONCLUSION	17

LIST OF TABLES

Table 2.1	Summary of Construction Activities Undertaken during the
	Reporting Month
Table 2.2	Summary of Environmental Licensing, Notification and Permi
	Status
Table 3.1	Air Monitoring Stations
Table 3.2	TSP Monitoring Parameter and Frequency
Table 3.3	Action and Limit Levels for Air Quality
Table 3.4	TSP Monitoring Equipment
Table 5.1	Quantities of Waste Generated from the Project
Table 8.1	Construction Works to be Undertaken in the Coming Month
Table 9.1	Comparison of the HKAQO and Air Quality Monitoring
	Results
Table 9.2	Comparison of the Estimated and Actual Amount of Waste
	Generated

LIST OF ANNEXES

Annex A	Location of Works Areas
Annex B	Location of Construction Activities during the Reporting Month
Annex C	Project Organization Chart and Contact Detail
Annex D	Locations of Monitoring Stations
Annex E	Monitoring Schedule of the Reporting Period and Next Month
Annex F	Calibration Reports for HVSs
Annex G	24-hour and 1-hour TSP Monitoring Results
Annex H	Event / Action Plans for Air Quality Monitoring
Annex I	Summary of Implementation Status
Annex J	Waste Flow Table
Annex K	Construction Programme for Next Three Months

EXECUTIVE SUMMARY

The construction works for Hong Kong Convention and Exhibition Centre Expansion Project (EIAO Register No: AEIAR-100/2006) commenced on 1 August 2006. This is the fifteen monthly Environmental Monitoring and Audit (EM&A) report presenting the EM&A works carried out during the period from 1 October 2007 to 31 October 2007 in accordance with the EM&A Manual.

Summary of Construction Works undertaken during the Reporting Period

The major construction works undertaken during the reporting period included the construction of permanent mini-piles at northern shore, construction of RC column, removal of level 5 structures of Atrium Link, erection of transfer truss, assembling of Truss A and removal of existing slab at Tx. Room (D.G Store).

Environmental Monitoring and Audit Progress

A summary of the monitoring activities in this reporting period is listed below:

24-hour Total Suspended Particulates (TSP) monitoring6 sets1-hour TSP monitoring17 setsEnvironmental site auditing4 times

Air Quality

Six sets of 24-hour and seventeen sets of 1-hour TSP monitoring were carried out at the designated monitoring stations (AM1 & AM2) during the reporting period. No exceedance was recorded during the reporting month.

Water Quality

Water quality monitoring at the designated monitoring stations (W3, W4 and W5) was not conducted during the reporting month subsequent to the completion of installation of marine piles on 23 April 2007. Additional water quality monitoring was also completed on 21 May 2007.

Construction Waste Management

The major construction activities undertaken in the reporting month were demolition of existing Atrium Link, land-based piling works and marine piling works. A total of 406 tonnes of inert C&D materials and 78.5 tonnes of C&D wastes were generated during the reporting month. The C&D wastes and inert C&D materials generated from the Project were disposed of at SENT Landfill / Tseung Kwan O Area 137 Fill Bank and the public fill barging point at Quarry Bay respectively.

Environmental Site Auditing

Four weekly environmental site audits were carried out by the ET. Details of the audit findings and implementation status are presented in *Section 6*.

Environmental Non-conformance

No environmental non-compliance was identified during the reporting period.

No environmental complaint or summons was received during the reporting period.

Future Key Issues

Major works to be undertaken in the coming month are construction of RC column, demolition of Level 5 structures of Atrium Link, erection of transfer truss, assembling of transfer Truss A and removal of existing slab at Tx. Room (D.G Store).

Potential environmental impacts arising from the construction activities in the coming month are mainly associated with dust, site runoff, marine water quality and waste. Four weeks of additional water quality monitoring during the dry season will commence on 19 November 2007.

1 INTRODUCTION

ERM-Hong Kong, Limited (ERM) was appointed by Hip Hing – Ngo Kee Joint Venture as the Environmental Team (ET) to implement the Environmental Monitoring and Audit (EM&A) programme for Hong Kong Convention and Exhibition Centre Expansion Project (the Project).

1.1 Purpose of the Report

This is the fifteen EM&A report which summarises the impact monitoring results and audit findings of the EM&A programme during the reporting period from 1 October 2007 to 31 October 2007.

1.2 STRUCTURE OF THE REPORT

The structure of the report is as follows:

Section 1: **Introduction**

details the scope and structure of the report.

Section 2: **Project Information**

summarises background and scope of the Project, site description, project organisation and contact details, construction programme, the construction works undertaken and the status of Environmental Permits/Licences during the reporting period.

Section 3: Environmental Monitoring Requirement

summarises the monitoring parameters, monitoring programmes, monitoring methodologies, monitoring frequency, monitoring locations, Action and Limit Levels and Event / Action Plans.

Section 4: **Implementation Status on Environmental Mitigation Measures** summarises the implementation of environmental protection measures during the reporting period.

Section 5 : **Monitoring Results**

summarises the monitoring results obtained in the reporting period.

Section 6: Environmental Site Auditing

summarises the audit findings of the weekly site inspections undertaken within the reporting period.

Section 7: Environmental Non-conformance

summarises any environmental exceedance, environmental complaints and environmental summons received within the reporting period.

Section 8: **Future Key Issues**

summarises the impact forecast and monitoring schedule for the next three months.

Section 9: Review of EM&A Data and EIA Predictions

compares and contrasts the EM&A data in the month with the EIA predictions and annotates with explanation for any discrepancies.

Section 10: Conclusion

2 PROJECT INFORMATION

2.1 BACKGROUND

The Hong Kong Trade Development Council (HKTDC) is expanding its existing facilities to provide additional space for Hong Kong's leading trade fairs to be held at the Hong Kong Convention and Exhibition Centre (HKCEC). The Project is located in North Wan Chai and will occupy the aerial space between Phase I and Phase II of the HKCEC. The new Atrium Link Extension (ALE) will span across the water channel between Phase I and Phase II of the HKCEC to accommodate 3 main levels of Exhibition Hall Extensions. The level of the main roof of the Extension will be of similar height as that of the podium roof of the Phase I building. A northern row of permanent supporting columns will be located on land close to Expo Drive Central and similarly a southern row will land near to Convention Avenue. There will be no permanent intermediate columns in the waterway.

The major works activities for the ALE will comprise the following:

- Construction and demolition of the temporary footbridge;
- Demolition of the existing Atrium Link;
- Construction and demolition of a temporary working platform;
- Construction of foundations and pile caps for the ALE; and
- Construction of superstructure for the ALE.

The potential environmental impacts of the Project have been studied in the "Hong Kong Convention and Exhibition Centre, Atrium Link Extension — Environmental Impact Assessment Report" (EIAO Register No: AEIAR-100/2006). The EIA was approved on 21 April 2006 under the Environmental Impact Assessment Ordinance (EIAO). An Environmental Permit (EP-239/2006) for the works was granted on 12 May 2006. An application for variation of the Environmental Permit was made on 25 January 2007, an amended Environmental Permit (EP-239/2006/A) was granted on 12 February 2007. Under the requirements of Condition 3.1 of Environmental Permit EP-239/2006/A, an EM&A programme as set out in the EM&A Manual and its supplement is required to be implemented.

The construction works commenced on 1 August 2006 and are scheduled to be completed by March 2009.

2.2 SITE DESCRIPTION

The works areas of the Project are illustrated in *Annex A*.

2.3 CONSTRUCTION ACTIVITIES

A summary of the major construction activities undertaken in this reporting period is shown in *Table 2.1*. The locations of the construction activities are shown in *Annex B*.

Table 2.1 Summary of Construction Activities Undertaken during the Reporting Month

Co	onstruction Activities Undertaken
•	Construction of permanent mini-piles at northern shore
•	Construction of RC column
•	Removal of Level 5 structures of Atrium Link
•	Erection of transfer truss
•	Assembling of Truss A
•	Removal of Existing Slab at Tx. Room (D.G Store)

2.4 PROJECT ORGANISATION

The Project organisation chart and contact details are shown in *Annex C*.

2.5 STATUS OF ENVIRONMENTAL APPROVAL DOCUMENTS

A summary of the relevant permits, licences, and/or notifications on environmental protection for this Project since August 2006 is presented in *Table 2.2*.

Table 2.2 Summary of Environmental Licensing, Notification and Permit Status

Permit/ Licenses/	Reference	Validity Period	Remarks
Notification			
Environmental Permit	EP-239/2006/A	Throughout the Contract	Environmental Permit (EP) EP-239/2006 granted originally on 12 May 2006 but superseded by revised EP issued on 12 February 2007
Notification of Construction Works under Air Pollution Control (Construction Dust) Regulation			Notification on 23 June 2006
Discharge Licence under Water Pollution Control Ordinance	EP860/W10/XY0145	N/A	-
Chemical Waste Producer Registration	WPN5213-134-H3125- 01	N/A	Chemical waste types: spent paint, acid, alkaline, adhesive, diesel fuel, lubricating oil and bitumen.

Permit/ Licenses/	Reference	Validity Period	Remarks
Notification		-	
Valid Construction	GW-RS0692-07	Valid from 31	
Noise Permit for area		October 2007 – 31	
inside the Atrium		January 2008	
Link			
	GW-RS0667-07	Valid from 16	
		October 2007 to 15	
		April 2008	
	GW-RS0674-07	Valid from 1	
		November 2007 to	
		30 April 2008	
	GW-RS0535-07	Valid from 27	
		August 2007 to 30	
		November 2007	
	GW-RS0691-07	Valid from 30	
		April 2007 to 30	
		April 2008	
		-	

3

3.1 AIR QUALITY MONITORING

3.1.1 Monitoring Location

In accordance with the EM&A Manual, 24-hour and 1-hour Total Suspended Particulates (TSP) levels were conducted at the monitoring stations listed in *Table 3.1.* Maps and photographs showing the monitoring stations are presented in *Annex D*.

Table 3.1 Air Monitoring Stations

Monitoring Station	Description
AM1	Pedestrian Plaza
AM2	Renaissance Harbour View Hotel Hong Kong

3.1.2 Monitoring Parameters, Frequency and Programme

Air quality monitoring was conducted in accordance with the requirements stipulated in the EM&A Manual (*Table 3.2*). The monitoring programme for this and next three months is shown in *Annex E*.

Table 3.2 TSP Monitoring Parameter and Frequency

Parameter	Frequency
24-hour TSP	Once every 6 days
1-hour TSP	3 times every 6 days

3.1.3 Action and Limit Levels

The Action and Limit levels were established in accordance with the EM&A Manual and are presented in *Table 3.3*.

Table 3.3 Action and Limit Levels for Air Quality

Parameter	Air Monitoring	Action Level, µg/m³	Limit Level, µg/m³
	Station		
24-hour TSP	AM1	161	260
	AM2	168	260
1-hour TSP	AM1	327	500
	AM2	329	500

3.1.4 Monitoring Equipment

Continuous 24-hour and 1-hour TSP monitoring were performed using High Volume Samplers (HVS) with appropriate sampling inlets installed, located at the designated monitoring station. The performance specification of HVS complies with the standard method "Determination of Suspended Particulate Matter in the Atmosphere (High Volume Method)" as stipulated in US EPA Standard Title 40, Code of Federation Regulations Chapter 1 (Part 50 Appendix B).

Table 3.4 summarises the equipment that was used in the 24-hour and 1-hour TSP monitoring.

Table 3.4 TSP Monitoring Equipment

Monitoring Station	Equipment	Model (HVS, Calibration Kit)
AM1 (for 24-hr TSP)	HVS, Calibration Kit	GMW-9503, Tisch TE-5025 A
AM2 (for 24-hr TSP)	HVS, Calibration Kit	GMW-9795, Tisch TE-5025A
AM1 (for 1-hr TSP)	HVS, Calibration Kit	GMW-9864, Tisch TE-5025A
AM2 (for 1-hr TSP)	HVS, Calibration Kit	GMW-8115, Tisch TE-5025 A

3.1.5 *Monitoring Methodology*

Installation

The HVS's at AM1 and AM2 were placed at about 1.3 m above local ground level and about 4.3 m above local ground respectively. All of the HVS's were free-standing with no obstruction.

The following criteria were considered in the installation of the HVS's:

- horizontal platform with appropriate support to secure the samplers against gusty wind were provided at AM1 & AM2;
- a minimum of 2 m separation from walls, parapets and penthouses was required for rooftop samplers;
- no furnace or incinerator flues were nearby;
- airflow around the sampler was unrestricted; and
- permission was obtained to set up the samplers and to gain access to the monitoring stations.

Preparation of Filter Papers by ETS-Test Consultant Ltd

- glass fibre filters were labelled and sufficient filters that were clean and without pinholes were selected;
- all filters were equilibrated in the conditioning environment for 24 hours before weighing. The conditioning environment temperature was around 25 °C and not variable by more than \pm 3 °C; the relative humidity (RH) was 40%; and
- ETS-Test Consultant Ltd, a HOKLAS accredited laboratory, implements comprehensive quality assurance and quality control programmes.

Field Monitoring

- the power supply was checked to ensure that the HVS's were working properly;
- the filter holder and the area surrounding the filter were cleaned;

- the filter holder was removed by loosening the foul bolts and a new filter, with stamped number upward, on a supporting screen was aligned carefully;
- the filter was properly aligned on the screen so that the gasket formed an airtight seal on the outer edges of the filter;
- the swing bolts were fastened to hold the filter holder down to the frame. The pressure applied should be sufficient to avoid air leakage at the edges;
- then the shelter lid was closed and secured with the aluminium strip;
- the HVS's were warmed-up for about 5 minutes to establish runtemperature conditions;
- a new flowrate record sheet was set into the flow recorder;
- the flow rate of the HVS's was checked and adjust at around 0.6 -1.44 m³/min. The range specified in the EM&A Manual was between 0.6 1.7 m³/min;
- the programmable timer was set for a sampling period of 24 hours \pm 1 hour, and the starting time, weather condition and the filter number were recorded;
- the initial elapsed time was recorded;
- at the end of sampling, the sampled filter was removed carefully and folded in half length so that only surfaces with collected particulate matter were in contact;
- it was then placed in a clean plastic envelope and sealed;
- all monitoring information was recorded on a standard data sheet; and
- filters were sent to ETS-Test Consultant Ltd for analysis.

3.1.6 *Maintenance and Calibration*

The HVS's and their accessories were maintained in good working condition, such as replacing motor brushes routinely and checking electrical wiring to ensure a continuous power supply.

The flow rate of each HVS with mass flow controller were calibrated using an orifice calibrator. Initial calibration of the dust monitoring equipments was conducted upon installation and every three months thereafter. Five-point calibration was carried out for HVS's using Tisch TE-5025 A Calibration Kit. The calibration records for the HVS's are given in *Annex F*.

3.1.7 Event Action Plan

The Event / Action Plan (EAP) for air quality monitoring is presented in *Annex H*.

3.2 WATER QUALITY MONITORING

In accordance with the EM&A Manual, the marine water quality monitoring should be conducted at three designated monitoring stations during the installation and removal of temporary marine piles. The installation of temporary marine piles was completed on 23 April 2007 and therefore water quality monitoring was not conducted during the reporting month.

4 IMPLEMENTATION STATUS ON ENVIRONMENTAL PROTECTION REQUIREMENTS

The Contractor has implemented environmental mitigation measures and requirements as stated in the EIA Report, the Environmental Permit and EM&A Manual. The implementation status of environmental mitigation and status of relevant required submissions under the EP are reported as part of the monthly EM&A report⁽¹⁾. Relevant submissions made on these measures and requirements during the reporting period are summarised in *Annex I*.

⁽¹⁾ The last Monthly EM&A Report for September 2007 was submitted to the EPD on 12 October 2007.

MONITORING RESULTS

5.1 AIR QUALITY

5

The monitoring data at AM1 and AM2 were provided by ETS-Testconsult Ltd. Six sets of 24-hour and seventeen sets of 1-hour TSP monitoring were carried out at the designated monitoring stations (AM1 & AM2) during the reporting period. The monitoring data for 24-hour TSP and 1-hour TSP together with wind data and graphical presentations are presented in *Annex G*. In addition, the monitoring results can also be found at the web-site (http://www.hkcecema.com/index.html).

The weather condition during the monitoring period was varied from sunny to rainy. The local impacts observed near the monitoring stations were mainly vehicle emissions along Convention Avenue and Fleming Road.

5.2 WATER QUALITY

Water quality monitoring was not conducted during the reporting month at the designated monitoring stations (W3, W4 and W5) subsequent to the completion of installation of marine piles on 23 April 2007.

5.3 WASTE MANAGEMENT

Waste generated from this Project includes inert construction and demolition (C&D) materials and non-inert C&D wastes. Reference has been made on the Monthly Summary Waste Flow Table prepared by Hip Hing – Ngo Kee Joint Venture (*Annex J*). With reference to relevant handling records and trip tickets of this Project, the quantities of different types of waste generated in the reporting quarter are summarised in *Table 5.1*. The C&D wastes and inert C&D materials generated from the Project were disposed of at SENT Landfill / Tseung Kwan O Area 137 Fill Bank and the public fill barging point at Quarry Bay respectively.

Table 5.1 Quantities of Waste Generated from the Project

	Quantity		
Month / Year	C&D Materials (inert) (a)	C&D Materials (non-inert) b)	Chemical Waste
October 2007	406 tonnes	78.5 tonnes	0
		(excluding 100 tonnes of steel	
		materials which were collected	
		and recycled)	

Notes:

- (a) Inert C&D materials include bricks, concrete, building debris, rubble and excavated soil. 0.5 tonne of inert C&D materials was reused in this Project. Non-reused inert C&D materials were disposed of at the public fill barging point at Quarry Bay.
- (b) C&D wastes include steel materials generated from demolition of footbridge, the existing Atrium Link and working platform, paper / cardboard packaging waste, chemical waste and other wastes such as general refuse. The C&D wastes other than general refuse were disposed of at SENT Landfill / Tseung Kwan O Area 137 temporary construction waste sorting facility.

6 ENVIRONMENTAL SITE AUDITING

Weekly site inspections were carried out by the ET. Four site inspections were conducted on 4, 11, 18 and 25 October 2007 respectively. There was no non-compliance event recorded in the reporting month.

Environmental issues observed during the site audits were related to the site tidiness. Major findings and recommendations are summarised as follows:

- (i) Empty drink cans and bottles were observed to be scattered near area
 D24. The Contractor is recommended to improve housekeeping on site.
 Corrective action was taken by the Contractor in the reporting period.
- (ii) Rubbish was observed to have been trapped within the silt screen support frame at one of the sea water intakes. The Contractor is recommended to remove the rubbish ASAP. The Contractor is also reminded to inspect all intakes regularly and remove any rubbish if necessary. Corrective action was taken by the Contractor in the reporting period.
- (iii) Thread cutting of metal bars is being carried out on the western marine platform. The Contractor is recommended to maintain cleanliness and tidiness of the area and properly dispose of the waste oil in the drip tray collected from the thread cutting machine. Corrective action was taken by the Contractor in the reporting period.

Water Discharge Sampling

In accordance with the discharge licence issued under WPCO, water sampling should be conducted quarterly to ensure the quality of treated effluent at three designated discharge points complies with the requirements of discharge license. Two water samples at Discharge Point 2 and Discharge Point 3 were conducted on 13 September 2007 with results reported in the Monthly EM&A Report for September 2007. The next sampling is scheduled to be conducted in November 2007.

Landscape and Visual Monitoring

In accordance with *Section 6.7* of the EM&A Manual, bi-weekly landscape and visual monitoring is required to ensure that the design, implementation and maintenance of landscape and visual mitigation measures are fully achieved. The monitoring has commenced since January 2007 and is conducted by Earthasia Limited. Landscape and visual mitigation measures were implemented by the Contractor with the implementation status is given in *Annex I.*

7 ENVIRONMENTAL NON-CONFORMANCE

7.1 SUMMARY OF ENVIRONMENTAL EXCEEDANCE

No exceedance of the Action and Limit Levels of 24-hour and 1-hour TSP was recorded at monitoring stations during the reporting period.

7.2 SUMMARY OF ENVIRONMENTAL NON-COMPLIANCE

No non-compliance event was recorded during the reporting period.

7.3 SUMMARY OF ENVIRONMENTAL COMPLAINT

No complaint was received during the reporting period.

7.4 SUMMARY OF ENVIRONMENTAL SUMMONS AND PROSECUTION

No summons or prosecution on environmental matters was received during the reporting period.

8 FUTURE KEY ISSUES

8.1 KEY ISSUES FOR THE COMING MONTH

Works to be carried out for the coming monitoring period are summarised in *Table 8.1*.

Table 8.1 Construction Works to be Undertaken in the Coming Month

Work to be taken

- Construction of RC column
- Removal of Level 5 structures of Atrium Link
- Installation of transfer truss
- Assembling of transfer truss A
- Removal of existing slab at Tx. Room (D.G Store)

Potential environmental impacts arising from the above construction activities are mainly associated with dust, site runoff and waste management.

8.2 MONITORING SCHEDULE FOR THE COMING MONTHS

The tentative schedule of TSP monitoring for next month is presented in *Annex E*. The environmental monitoring will be conducted at the same monitoring locations as those for this reporting month.

The installation of temporary marine piles was completed on 23 April 2007 and four weeks of additional water quality monitoring was also completed on 21 May 2007 after the completion of marine piling works. Four weeks of additional water quality monitoring during the dry season will commence on 19 November 2007. The schedule of the monitoring is presented in Annex E.

The construction programme for the next three months is presented in *Annex K*.

9

9.1 AIR QUALITY

Since the EIA only have qualitative assessment of dust impact during construction phase, the comparison was made between the monitoring results and the Hong Kong Air Quality Objectives (HKAQO) (*Table 9.1*).

Table 9.1 Comparison of the HKAQO and Air Quality Monitoring Results

Monitoring Stations	Corresponding ASR in EIA	HKAQO, ug/m ³	Measured 24 hour TSP Monitoring Results, ug/m ^{3 (2)}	
		24 hour (1)	Average	Range
AM1	AM8	260	77	23 – 145
AM2	AM6	260	69	14 - 145

Remarks:

The monitoring results show that the 24-hour TSP levels during the reporting period were well below the maximum allowable concentration stipulated in the HKAQO. Recommended mitigation measures in *Section 4.24* of EIA were implemented during the reporting period and were considered effective.

9.2 WASTE MANAGEMENT

The estimated amount of waste generated in this Project and the quantities of waste generated during the reporting period are presented in *Table 9.2*. Recommended mitigation measures in *Sections 6.35 to 6.41* of the EIA were implemented during the reporting period and regarded as effective.

⁽¹⁾ Only 24 hours TSP monitoring results were compared as there is no maximum allowable concentration of 1 hour TSP in HKAQO.

⁽²⁾ Average and range of data were calculated for the period of monitoring between August 2006 and the reporting month.

Table 9.2 Comparison of the Estimated and Actual Amount of Waste Generated

Type of Material	Estimated Amount of C&D Materials in EIA (inert & non- inert)	Actual Amount of C&D Materials Recorded ⁽¹⁾ (inert & non-inert)
Demolition of temporary	585 tonnes	0
footbridge		
Demolition of existing Atrium	4,680 tonnes	2,439 tonnes
Link		
Demolition of temporary	390 tonnes	0
working platform		
Construction of foundations and	20,000 tonnes	16,029 tonnes
pile caps		
General Refuse	Insignificant	913 tonnes
Chemical Waste	Small	288 Litres

Remark:

9.3 CONCLUSION OF REVIEW

The EIA predictions and the monitoring results during the reporting period have been reviewed. The EIA concluded that the Project would not cause adverse impacts to the environment, and the monitoring results also indicated that the construction of the Project has not caused adverse impacts to the environment. Recommendations given in the EIA are also considered to be adequate and effective for minimising the environmental impacts.

⁽¹⁾ The actual amount of C&D Materials was recorded since the commencement of construction works.

10 CONCLUSION

The Environmental Monitoring and Audit (EM&A) Report presents the EM&A work undertaken during the period from 1 October to 31 October 2007 in accordance with EM&A Manual and the requirements under EP-239/2006/A.

No exceedance of the Action and Limit Levels of 24-hour and 1-hour TSP was recorded at the monitoring stations during the reporting month.


No non-compliance event was recorded during the reporting month.

No complaint and summons/prosecution was received during the reporting period.

The ET will keep track of the EM&A programme to ensure compliance of environmental requirements and the proper implementation of all necessary mitigation measures.

Annex A

Locations of Works Areas




Annex B

Location of Construction Activities during the Reporting Month

Summary of Works for September 2007


Description	Location
Construction of permanent mini-pile at North shore	Grid A1-A/16-17, D-E/16-17
Construction of R.C. column	Grid B/17, E/17
Removal of Level 5 slabs	Grid 16-22
Transfer Truss Installation	Grid A-B/24
Transfer Truss A Assembly	Grid C
Removal of Eastern Slab at Tx. Room (D.G Store	L1, Phase II



Annex C


Project Organization Chart and Contact Detail


Project Organization (with contact details)



Annex D

Location of Monitoring Stations








Air Quality Monitoring Station (AM1)




Air Quality Monitoring Station (AM2)




Water Quality Monitoring Location – Station W3



Water Quality Monitoring Location – Stations W4 and W5 $\,$



Additional Water Quality Monitoring Location – Station C1



Additional Water Quality Monitoring Location – Station C2



Additional Water Quality Monitoring Location – Station M1

Annex E

Monitoring Schedule for the Reporting Period and Next Month

Hong Kong Convention and Exhibition Centre, Atrium Link Extension Air Quality Monitoring Schedule - October 2007

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
	01-Oct	02-Oct	03-Oct	04-Oct	05-Oct	06-Oct
		Air Monitoring 1 hr and 24 hr TSP		Air Monitoring 1 hr TSP		Air Monitoring 1 hr TSP
07-Oct	08-Oct	09-Oct	10-Oct	11-Oct	12-Oct	13-Oct
	Air Monitoring 1 hr and 24 hr TSP		Air Monitoring 1 hr TSP		Air Monitoring 1 hr TSP	Air Monitoring 1 hr and 24 hr TSP
14-Oct	15-Oct	16-Oct	17-Oct	18-Oct	19-Oct	20-Oct
	Air Monitoring 1 hr TSP		Air Monitoring 1 hr TSP	Air Monitoring 1 hr and 24 hr TSP		Air Monitoring 1 hr TSP
21-Oct	22-Oct	23-Oct	24-Oct	25-Oct	26-Oct	27-Oct
	Air Monitoring 1 hr TSP		Air Monitoring 1 hr and 24 hr TSP		Air Monitoring 1 hr TSP	
28-Oct	29-Oct	30-Oct	31-Oct			
	Air Monitoring 1 hr TSP	Air Monitoring 1 hr and 24 hr TSP	Air Monitoring 1 hr TSP			

Hong Kong Convention and Exhibition Centre, Atrium Link Extension Air Quality Monitoring Schedule - November 2007

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
·		-	·	01-Nov		03-Nov
					1 hr TSP	
04-Nov	05-Nov	06-Nov	07-Nov	08-Nov	09-Nov	10-Nov
	1 hr and 24 hr TSP		1 hr TSP		1 hr TSP	1 hr and 24 hr TSP
11-Nov	12-Nov	13-Nov	14-Nov	15-Nov	16-Nov	17-Nov
	1 hr TSP		1 hr TSP		1 hr and 24 hr TSP	
18-Nov	19-Nov	20-Nov	21-Nov	22-Nov	23-Nov	24-Nov
	1 hr TSP		1 hr TSP	1 hr and 24 hr TSP	1 hr TSP	
25-Nov	26-Nov	27-Nov	28-Nov	29-Nov	30-Nov	
	1 hr TSP		1 hr and 24 hr TSP		1 hr TSP	

Hong Kong Convention and Exhibition Centre, Atrium Link Extension Water Quality Monitoring Schedule - December 2007

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
-			·	·	j	01-Dec
						Mid-ebb 05:30
						Mid-flood 13:15
02-Dec	03-Dec	04-Dec	05-Dec	06-Dec	07-Dec	08-Dec
	Mid-ebb 07:23		Mid-ebb 09:21		Mid-ebb 10:49	
	Mid-flood 14:24		Mid-flood 15:23		Mid-flood 16:02	
09-Dec	10-Dec	11-Dec	12-Dec	13-Dec	14-Dec	15-Dec
	Mid-ebb 07:43		Mid-ebb 09:00		Mid-ebb 10:26	
	Mid-flood 12:37		Mid-flood 13:46		Mid-flood 15:11	
16-Dec	17-Dec	18-Dec	19-Dec	20-Dec	21-Dec	22-Dec
23-Dec	24-Dec	25-Dec	26-Dec	27-Dec	28-Dec	

Hong Kong Convention and Exhibition Centre, Atrium Link Extension Water Quality Monitoring Schedule - December 2007

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
						01-Dec
						Mid-ebb 05:30
						Mid-flood 13:15
02-Dec	03-Dec	04-Dec	05-Dec	06-Dec	07-Dec	08-Dec
	Mid-ebb 07:23		Mid-ebb 09:21		Mid-ebb 10:49	
	Mid-flood 14:24		Mid-flood 15:23		Mid-flood 16:02	
09-Dec	10-Dec	11-Dec	12-Dec	13-Dec	14-Dec	15-Dec
	Mid-ebb 07:43		Mid-ebb 09:00		Mid-ebb 10:26	
	Mid-flood 12:37		Mid-flood 13:46		Mid-flood 15:11	
16-Dec	17-Dec	18-Dec	19-Dec	20-Dec	21-Dec	22-Dec
23-Dec	24-Dec	25-Dec	26-Dec	27-Dec	28-Dec	

Annex F

Calibration Reports for HVS



東業徳勤測試顧問有限公司 ETS-TESTCONSULT LIMITED

8/F., Block B, Veristrong Industrial Centre, 34-36 Au Pui Wan Street, Fotan, Hong Kong

Tel : 2695 8318 Fax : 2695 3944 E-mail : etl@ets-testconsult.com Web site : www.ets-testconsult.com

TEST REPORT

Calibration Report

of

High Volume Air Sampler

Manufacturer

Graseby GMW

Date of Calibration

27 August 2007

Serial No.

9864 (ET/EA/003/19)

Calibration Due Date

26 October 2007

Method


Based on Operations Manual for the 5-point calibration using standard calibration kit

manufactured by Tisch TE-5025 A

Results

Flow recorder rea	ding (cfm)	53	46	41	31	25
Qstd (Actual flow	rate, m³/min)	1.60	1.47	1.30	1.02	0.81
Pressure :	759.06 mm Hg		Temp. :	304	K	

Sampler 9864 Calibration Curve Site: Wan Chai (AM-1) Date of Calibration: 27 August 2007



Acceptance Criteria:

Correlation coefficient (r) of the calibration curve greater than 0.990 after

a 5-point calibration

The high volume sampler complies * / does not comply * with the specified requirements and is deemed acceptable */ unacceptable * for use.

Calibrated by:

Li Wan Lung (Technician) Approved by



東業德勤測試顧問有限公司 ETS-TESTCONSULT LIMITED

6/F., Block B, Veristrong Industrial Centre, 34-36 Au Pui Wan Street, Fotan, Hong Kong

Tel: 2695 8318 Fax: 2695 3944 E-mail : etl@ets-testconsult.com Web site : www.ets-testconsult.com

TEST REPORT

Calibration Report

of

High Volume Air Sampler

Manufacturer

Graseby GMW

Date of Calibration

27 August 2007

Serial No.

9795 (ET/EA/003/18)

Calibration Due Date

26 October 2007

Method


Based on Operations Manual for the 5-point calibration using standard calibration kit

manufactured by Tisch TE-5025 A

Results

Flow recorder rea	ding (cfm)	42	36	29	18	12
Qstd (Actual flow	rate, m³/min)	1,60	1.43	1.24	0.96	0.77
Pressure:	759.06 mm Hg		Temp. :	304	K	17.41

Sampler 9795 Calibration Curve Site: Wan Chai (AM-2) Date of Calibration: 27 August 2007



Acceptance Criteria:

Correlation coefficient (r) of the calibration curve greater than 0.990 after

a 5-point calibration

The high volume sampler complies * / does not comply * with the specified requirements and is deemed acceptable */ unacceptable * for use.

Calibrated by :

Li Wan Lung (Technician) Approved by

I. T. CHOW



東 業 德 勤 測 試 顧 問 有 限 公 司 ETS-TESTCONSULT LIMITED

F., Block B, Veristrong Industrial Centre, 34-36 Au Pui Wan Street, Fotan, Hong Kong

Tel: 2695 8318 Fax: 2695 3944

E-mail : eti@ets-testconsult.com Web site : www.ets-testconsult.com

TEST REPORT

<u>Calibration Report</u> of <u>High Volume</u> Air Sampler

Manufacturer

Graseby GMW

Date of Calibration

26 October 2007

Serial No.

9864 (ET/EA/003/19)

Calibration Due Date

25 December 2007

Method

Based on Operations Manual for the 5-point calibration using standard calibration kit


manufactured by Tisch TE-5025 A

Results

Flow recorder rea	ding (cfm)	53	47	41	32	25
Qstd (Actual flow	rate, m³/min)	1.70	1.51	1.32	1.05	0.81
Pressure :	763.56 mm Hg		Temp.:	301	K	, as = twocyone

Sampler 9864 Calibration Curve Site: Wan Chai (AM-1)

Date of Calibration: 26 October 2007



Acceptance Criteria:

Correlation coefficient (r) of the calibration curve greater than 0.990 after

a 5-point calibration

The high volume sampler complies * / does not comply * with the specified requirements and is deemed acceptable */ unacceptable * for use.

Calibrated by:

Mak Kei Wai

(Senior Technician)

Approved by

H. T. CHOW



東 業 德 勤 測 試 顧 問 有 限 公 司 ETS-TESTCONSULT LIMITED

8/F., Block B, Veristrong Industrial Centre, 34-36 Au Pui Wan Street, Fotan, Hong Kong

Tel: 2695 8318

E-mail :

: etl@ets-testconsult.com

Fax : 2695 3944

Web site : www.ets-testconsult.com

TEST REPORT

Calibration Report

of

High Volume Air Sampler

Manufacturer

Graseby GMW

Date of Calibration

26 October 2007

Serial No.

9795 (ET/EA/003/18)

Calibration Due Date

25 December 2007

Method


Based on Operations Manual for the 5-point calibration using standard calibration kit

manufactured by Tisch TE-5025 A

Results

Flow recorder rea	ading (cfm)	46	39	33	22	15
Qstd (Actual flow	rate, m³/min)	1.67	1.48	1.29	1.04	0.81
Pressure :	763.56 mm Hg		Temp.;	301	K	0.00

Sampler 9795 Calibration Curve Site: Wan Chai (AM-2) Date of Calibration: 26 October 2007



Acceptance Criteria:

Correlation coefficient (r) of the calibration curve greater than 0.990 after

a 5-point calibration

The high volume sampler complies * / does not comply * with the specified requirements and is deemed acceptable */ unacceptable * for use.

Calibrated by:

Nuk Juk U Nak Kei Wai

(Senior Technician)

Approved by

H. T. CHOW

Annex G

24-hour and 1-hour TSP Monitoring Results

24-hour TSP Monitoring Results

24-hour TSP Monitoring Results at Station AM1 (Nearby The Grand Hyatt)

Date	Filter W	eight (g)	Flow Rate	(m³/min.)	Elaps	se Time	Sampling	Conc.	Weather	Ave. Air	Particulate	Av. flow	Total vol.
	Initial	Final	Initial	Final	Initial	Final	Time(hrs.)	(µg/m³)	Condition	Temp. (°C)	weight(g)	(m ³ /min)	(m^3)
02-Oct-07	2.8028	2.8465	0.85	0.85	12438.5	12462.5	24.0	36	Sunny	27	0.0437	0.85	1224.7
08-Oct-07	2.8202	2.9706	1.09	1.09	12465.4	12489.4	24.0	96	Sunny	29	0.1504	1.09	1572.8
13-Oct-07	2.7389	2.9202	1.09	1.09	12492.4	12516.4	24.0	115	Sunny	29	0.1813	1.09	1572.8
18-Oct-07	2.8377	2.9967	0.97	0.97	12519.4	12543.4	24.0	114	Sunny	27	0.1590	0.97	1398.7
24-Oct-07	2.8664	3.0041	1.06	1.06	12546.4	12570.4	24.0	90	Sunny	29	0.1377	1.06	1529.3
30-Oct-07	2.8207	2.9903	1.04	1.04	12573.4	12597.4	24.0	113	Rainy	23	0.1696	1.04	1497.8

 Min
 36

 Max
 115

 Average
 94

24-hour TSP Monitoring Results at Station AM2 (Nearby Renaissance Harbour View Hotel)

Date	Filter W	/eight (g)	Flow Rate	(m ³ /min.)	Elaps	se Time	Sampling	Conc.	Weather	Ave. Air	Particulate	Av. flow	Total vol.
	Initial	Final	Initial	Final	Initial	Final	Time(hrs.)	(µg/m³)	Condition	Temp. (°C)	weight(g)	(m ³ /min)	(m ³)
02-Oct-07	2.8231	2.8809	2.82	2.82	10766.8	10790.8	24.0	14	Sunny	27	0.0578	2.82	4065.3
08-Oct-07	2.8008	2.9198	1.38	1.38	10793.8	10817.8	24.0	60	Sunny	29	0.1190	1.38	1986.3
13-Oct-07	2.8006	2.9495	1.41	1.41	10820.8	10844.8	24.0	74	Sunny	29	0.1489	1.41	2025.4
18-Oct-07	2.8351	3.0318	1.46	1.46	10847.8	10871.8	24.0	94	Sunny	27	0.1967	1.46	2103.7
24-Oct-07	2.8509	2.9821	1.46	1.46	10874.8	10898.8	24.0	62	Sunny	29	0.1312	1.46	2103.7
30-Oct-07	2.8084	3.0193	1.39	1.39	10901.8	10925.8	24.0	105	Rainy	23	0.2109	1.39	2006.8

 Min
 14

 Max
 105

 Average
 68

1-hour TSP Monitoring Results

1-hour TSP Monitoring Results at Station AM1 (Nearby The Grand Hyatt)

Date	Filter W	/eight (g)	Flow Rate	(m³/min.)	Elaps	se Time	Sampling	Conc.	Weather	Ave. Air	Particulate	Av. flow	Total vol.
	Initial	Final	Initial	Final	Initial	Final	Time(hrs.)	(µg/m ³)	Condition	Temp. (°C)	weight(g)	(m ³ /min)	(m ³)
02-Oct-07	2.8057	2.8145	0.79	0.79	12437.5	12438.5	1.0	186	Sunny	27	0.0088	0.79	47.4
04-Oct-07	2.7529	2.7612	1.15	1.15	12462.5	12463.5	1.0	120	Sunny	28	0.0083	1.15	69.2
06-Oct-07	2.7353	2.7469	1.18	1.18	12463.5	12464.5	1.0	163	Sunny	32	0.0116	1.18	71.0
08-Oct-07	2.7164	2.7283	1.18	1.18	12464.5	12465.4	1.0	175	Sunny	29	0.0119	1.18	68.1
10-Oct-07	2.7837	2.7912	1.06	1.06	12489.4	12490.4	1.0	118	Sunny	28	0.0075	1.06	63.7
12-Oct-07	2.7764	2.7839	1.03	1.03	12490.4	12491.4	1.0	121	Sunny	28	0.0075	1.03	61.9
13-Oct-07	2.7875	2.7971	1.12	1.12	12491.4	12492.4	1.0	143	Sunny	29	0.0096	1.12	67.3
15-Oct-07	2.8319	2.8496	1.18	1.18	12516.4	12517.4	1.0	249	Sunny	27	0.0177	1.18	71.0
17-Oct-07	2.8632	2.8735	1.18	1.18	12517.4	12518.4	1.0	145	Sunny	27	0.0103	1.18	71.0
18-Oct-07	2.8432	2.8534	0.97	0.97	12518.4	12519.4	1.0	175	Sunny	27	0.0102	0.97	58.3
20-Oct-07	2.8626	2.8713	0.97	0.97	12543.4	12544.4	1.0	149	Sunny	26	0.0087	0.97	58.3
22-Oct-07	2.8540	2.8627	0.91	0.91	12544.4	12545.4	1.0	159	Sunny	27	0.0087	0.91	54.7
24-Oct-07	2.8260	2.8352	0.94	0.94	12545.4	12546.4	1.0	163	Sunny	29	0.0092	0.94	56.5
26-Oct-07	2.8579	2.8686	1.03	1.03	12570.4	12571.4	1.0	171	Sunny	30	0.0107	1.03	62.5
29-Oct-07	2.8328	2.8421	1.01	1.01	12571.4	12572.4	1.0	154	Sunny	28	0.0093	1.01	60.5
30-Oct-07	2.8144	2.8269	1.01	1.01	12572.4	12573.4	1.0	206	Rainy	23	0.0125	1.01	60.5
31-Oct-07	2.8351	2.8479	1.01	1.01	12597.4	12598.4	1.0	211	Sunny	23	0.0128	1.01	60.5

 Min
 118

 Max
 249

 Average
 165

1-hour TSP Monitoring Results at Station AM2 (Nearby Renaissance Harbour View Hotel)

Date	Filter W	/eight (g)	Flow Rate	(m³/min.)	Elaps	se Time	Sampling	Conc.	Weather	Ave. Air	Particulate	Av. flow	Total vol.
	Initial	Final	Initial	Final	Initial	Final	Time(hrs.)	(µg/m ³)	Condition	Temp. (°C)	weight(g)	(m ³ /min)	(m ³)
02-Oct-07	2.8122	2.8242	1.27	1.27	10765.8	10766.8	1.0	157	Sunny	27	0.0120	1.27	76.2
04-Oct-07	2.7493	2.7554	1.33	1.33	10790.8	10791.8	1.0	77	Sunny	28	0.0061	1.33	79.5
06-Oct-07	2.7443	2.7536	1.30	1.30	10791.8	10792.8	1.0	119	Sunny	32	0.0093	1.30	77.9
08-Oct-07	2.7349	2.7472	1.33	1.33	10792.8	10793.8	1.0	155	Sunny	29	0.0123	1.33	79.5
10-Oct-07	2.7492	2.7556	1.35	1.35	10817.8	10818.8	1.0	79	Sunny	28	0.0064	1.35	81.1
12-Oct-07	2.7889	2.7994	1.33	1.33	10818.8	10819.8	1.0	132	Sunny	28	0.0105	1.33	79.5
13-Oct-07	2.8075	2.8163	1.38	1.38	10819.8	10820.8	1.0	106	Sunny	29	0.0088	1.38	82.8
15-Oct-07	2.8338	2.8475	1.41	1.41	10844.8	10845.8	1.0	162	Sunny	27	0.0137	1.41	84.4
17-Oct-07	2.8289	2.8417	1.41	1.33	10845.8	10846.8	1.0	156	Sunny	27	0.0128	1.37	81.9
18-Oct-07	2.8354	2.8466	1.35	1.35	10846.8	10847.8	1.0	138	Sunny	27	0.0112	1.35	81.1
20-Oct-07	2.8825	2.8961	1.41	1.41	10871.8	10872.8	1.0	161	Sunny	26	0.0136	1.41	84.4
22-Oct-07	2.8322	2.8438	1.41	1.41	10872.8	10873.8	1.0	137	Sunny	27	0.0116	1.41	84.4
24-Oct-07	2.8262	2.8351	1.41	1.41	10873.8	10874.8	1.0	105	Sunny	29	0.0089	1.41	84.4
26-Oct-07	2.8241	2.8359	1.33	1.33	10898.8	10899.8	1.0	148	Sunny	30	0.0118	1.33	79.5
29-Oct-07	2.8051	2.8179	1.31	1.31	10899.8	10900.8	1.0	163	Sunny	28	0.0128	1.31	78.7
30-Oct-07	2.8004	2.8158	1.34	1.34	10900.8	10901.8	1.0	192	Rainy	23	0.0154	1.34	80.4
31-Oct-07	2.8595	2.8745	1.37	1.37	10925.8	10926.8	1.0	183	Sunny	23	0.0150	1.37	82.0


 Min
 77


 Max
 192

 Average
 140

Meteorological Data Extracted from King's Park Stations of the Hong Kong Observatory

		King's Park Station				
Date	Weather	Average Air Temperature (° C)	Average Relative Humiditiy (%)	Total Rainfall (mm)	Wind Direction (Degree)	Average Wind Speed (km/h)
02-Oct-07	Sunny	27	72	13.5	090	23.3
04-Oct-07	Sunny	28	76	0.0	100	18.6
06-Oct-07	Sunny	32	69	0.0	260	7.8
08-Oct-07	Sunny	29	68	0.0	020	6.8
10-Oct-07	Sunny	28	68	0.5	020	9.6
12-Oct-07	Sunny	28	79	0.5	100	10.9
13-Oct-07	Sunny	29	71	1.0	090	12.4
15-Oct-07	Sunny	27	64	0.0	020	10.0
17-Oct-07	Sunny	27	61	0.0	020	7.7
18-Oct-07	Sunny	27	72	0.0	110	8.5
20-Oct-07	Sunny	26	57	0.0	100	10.8
22-Oct-07	Sunny	27	72	0.0	100	9.9
24-Oct-07	Sunny	29	71	0.0	100	12.4
26-Oct-07	Sunny	30	71	0.0	110	8.4
29-Oct-07	Sunny	28	73	0.0	100	12.3
30-Oct-07	Rainy	23	81	6.0	100	8.8
31-Oct-07	Sunny	23	82	1.5	20	8.2





Annex H

Event / Action Plans for Air Quality Monitoring

Table H1 Event Action Plans for Air Quality

Event		Action		
Action Level	ET	Contractor	ER	IEC
Exceedance for one sample	 Identify source Notify IEC, ER and Contractor within 1 working day after receiving the laboratory results. Conduct additional monitoring to investigate the causes. Report the investigation results and if exceedance is due to contractor's construction works to the IEC, ER and Contractor. Increase monitoring frequency to once per 2 days for 24-hour TSP and daily for 1-hour TSP until exceedance stops if exceedances are considered related to contractor's construction works and report the results to IEC, ER and Contractor within 1 working day after receiving the laboratory results. 	Take immediate action to avoid further exceedance and rectify any unacceptable practice. Submit air mitigation proposal to IEC and ER for agreement within 3 working days if ET indicated that exceedance is related to the construction works Implement agreed proposal within a time scale agreed with ER and IEC.	 Confirm receipt of notification of failure in writing. Notify Contractor. Require Contractor to submit air mitigation proposal. Ensure remedial measures are properly implemented. 	 Review monitoring data and investigation report submitted by ET. Review Contractor's air mitigation proposal and advise the ER accordingly. Supervise and confirm in writing the implementation of remedial measures within 2 working days after receipt of the mitigation proposal.
Exceedance for two or more consecutive samples	 Identify source Notify EPD, IEC, ER and Contractor within 1 working day after receiving the laboratory results Conduct additional monitoring to investigate the causes. Report the investigation results and if exceedances are due to contractor's construction works to EPD, IEC, ER and Contractor within 3 working days after additional monitoring. Increase monitoring frequency to daily for 24-hour TSP and 1-hour TSP if exceedances are considered related to contractor's construction works until exceedance stops, and report the results to EPD, IEC, ER and Contractor within 1 working day after receiving the laboratory results. If exceedances continue after 1-week monitoring events, request ER to arrange meeting with ER, IEC and contractor to discuss remedial actions. 	1. Take immediate action to avoid further exceedance and rectify any unacceptable practice 2. In consultation with the IEC, submit air mitigation proposal to IEC and ER for agreement within 3 working days of notification if ET indicated that exceedances are related to construction works 3. Implement agreed proposal within a time scale agreed with ER and IEC. 4. Amend working methods if appropriate.	 Confirm receipt of notification of failure in writing. Notify Contractor. Require Contractor to submit air mitigation proposal. Ensure remedial measures are properly implemented. 	 Review monitoring data and investigation report submitted by ET. Discuss amongst ER, ET and Contractor in order to formulate air mitigation proposal. Review Contractor's air mitigation proposal and advise the ER accordingly. Supervise and confirm in writing the implementation of remedial measures within 2 working days after receipt of the mitigation proposal.

Event		Action		
Limit Level	ET	Contractor	ER	IEC
Exceedance for one sample	 Identify source Notify EPD, IEC, ER and Contractor within 1 working day after receiving the laboratory results Conduct additional monitoring to investigate the causes. Report the investigation results and if exceedances are due to contractor's construction works to EPD, IEC, ER and Contractor within 3 working days after additional monitoring. Increase monitoring frequency to daily if exceedances are considered related to contractor's construction works until exceedance stops, and report the results to EPD, IEC, ER and Contractor within 1 working day after receiving the laboratory results. 	 Take immediate action to avoid further exceedance and rectify any unacceptable practice In consultation with the IEC, submit air mitigation proposal to IEC and ER for agreement within 3 working days of notification if ET indicated that exceedances are related to construction works Implement agreed proposal within a time scale agreed with ER and IEC. Amend working methods if appropriate. 	 Confirm receipt of notification of failure in writing. Notify Contractor. Require Contractor to submit air mitigation proposal. Ensure remedial measures are properly implemented. 	 Review monitoring data and investigation report submitted by ET. Discuss amongst ER, ET and Contractor in order to formulate air mitigation proposal. Review Contractor's air mitigation proposal and advise the ER accordingly. Supervise and confirm in writing the implementation of remedial measures within 2 working days after receipt of the mitigation proposal.
Exceedance for two or more consecutive samples	 Identify source Notify EPD, IEC, ER and Contractor within 1 working day after receiving the laboratory results Conduct additional monitoring to investigate the causes. Report the investigation results and if exceedances are due to contractor's construction works to EPD, IEC, ER and Contractor within 3 working days after additional monitoring. Increase monitoring frequency to daily if exceedances are considered related to contractor's construction works until exceedance stops, and report the results to EPD, IEC, ER and Contractor within 1 working day after receiving the laboratory results. If exceedances continue after 2 consecutive monitoring events, request ER to arrange meeting with IEC and contractor to discuss remedial actions. 	 Take immediate action to avoid further exceedance and rectify any unacceptable practice In consultation with the IEC, submit air mitigation proposal to IEC and ER for agreement within 3 working days of notification if ET indicated that exceedances are related to construction works Implement agreed proposal within a time scale agreed with ER and IEC. Amend working methods and proposal if appropriate. Stop relevant portion(s) of works as required by ER, ET and IEC 	 Confirm receipt of notification of failure in writing. Notify Contractor. Require Contractor to submit air mitigation proposal. Ensure remedial measures are properly implemented. If exceedances continue arrange meeting with Contractor, IEC and ET and to consider what portion(s) of works should be further mitigated or have to stop. 	 Review monitoring data and investigation report submitted by ET. Discuss amongst ER, ET and Contractor in order to formulate air mitigation proposal. Review Contractor's air mitigation proposal and advise the ER accordingly. Supervise and confirm in writing the implementation of remedial measures within 2 working days after receipt of the mitigation proposal.

Annex I

Summary of Implementation Status

Type of	Environmental Protection Measures	Location/ Timing	Status
Impact Construction P.	1900		
Air Quality	 The Air Pollution Control (Construction Dust) Regulation shall be implemented and good site practices shall be incorporated in the contract clauses to minimize construction dust impact. A number of practical measures are listed below: skip hoist for material transport should be totally enclosed by impervious sheeting; every vehicle should be washed to remove any dusty materials from its body and wheels before leaving a construction site; the area where vehicle washing takes place and the section of the road between the washing facilities and the exit point should be paved with concrete, bituminous materials or hardcores; where a site boundary adjoins a road, streets or other accessible to the public, hoarding of not less than 2.4 m high from ground level should be provided along the entire length except for a site entrance or exit; every stock of more than 20 bags of cement should be covered entirely by impervious sheeting placed in an area sheltered on the top and the 3 sides; all dusty materials should be sprayed with water prior to any loading, unloading or transfer operation so as to maintain the dusty materials wet; the height from which excavated materials dropped should be controlled to a minimum practical height to limit fugitive dust generation from unloading; the load of dusty materials carried by vehicle leaving a construction site should be covered entirely by clean impervious sheeting to ensure dust materials do not leak from the vehicle; and instigation of an environmental monitoring auditing program to monitor the construction process in order to enforce controls and modify method of work if dusty conditions arise. 	Work site / during construction	

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Operational Ph	ase		<u> </u>
Air Quality	Some fresh air intakes of the Hong Kong Convention and Exhibition Centre Phase I, Renaissance Harbour View Hotel and Grand Hyatt Hotel (ASRs A4, A5 and A6) should be re-diverted to the new air vent shaft provided for Atrium Link Extension where fresh air intake located at +55.8mPD.	Location of ASRs A4, A5 & A6 / Design & Operation Stage (Long-term and Interim Scenario)	Measures not required until commencement of operational phase
Air Quality	Monitoring of NO ₂ concentration underneath the Atrium Link Extension should be conducted.	Underneath the deckover / The first six months upon completion of the ALE.	Measures not required until commencement of operational phase
Construction P	hase		
Noise	 Good Site Practice: only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction program; silencers or mufflers on construction equipment should be utilized and should be properly maintained during the construction program; mobile plant, if any, should be sited as far from NSRs as possible; machines and plant (such as trucks) that may be in intermittent use should be shut down between work periods or should be throttled down to a minimum; plant known to emit noise strongly in one direction should, wherever possible, be orientated so that the noise is directed away from the nearby NSRs; and material stockpiles and other structures should be effectively utilised, wherever practicable, in screening noise from onsite construction activities; Environmental audit shall be carried out to ensure that appropriate noise control measures would be properly implemented. 	Construction work areas / Construction period	

Type of	Environmental Protection Measures	Location/ Timing	Status
Impact			
Operational I			
Noise	 The following noise reduction measures should be considered as far as practicable during detailed design: choose quieter plant such as those which have been effectively silenced; include noise levels specification when ordering new plant; locate fixed plant away from any NSRs as far as practicable; locate fixed plant in plant rooms with thick walls or specially designed enclosure; locate noisy machines in basement or a completely separate building; and develop and implement a regularly scheduled plant maintenance programme in order to maintain controlled level of noise. 	Plant Room / Design and Operation Stage	Relevant design and plant procurement procedures to commence at a later stage
Construction	Phase		
Water Quality	There should be no permanent structure in the water channel.	At the ALE sea channel / during operational phase	√
Water Quality	No dredging and no reclamation should be carried out for the Project.	At work sites / during construction phase	√
Water Quality	The marine pile layout as shown in Figure 3 of the Environmental Permit should be adopted. No more than approximately 80 numbers of temporary marine piles should be installed in the ALE sea channel during the construction phase. The dimension of each temporary marine pile should be 800mm nominal diameter. These piles should be driven into position and internal space should not be excavated, i.e. left as soil. No dredging or soil /sediment excavation should be carried out. Marine piles would be removed by reverse driving.	At work sites / during construction phase	√
Water Quality	Two layers of silt curtain should be installed around each of the marine piling and pile extraction locations. The proposed silt curtain should be extended to seabed with sinker blocks and regularly inspected and maintained to ensure it is serviceable.	At marine work sites and nearby seawater intakes / during marine piling and marine pile extraction	The installation of temporary marine piles was completed on 23 April 2007.

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
	All marine works should be carried out in a controlled manner such that release of sediments into the marine environment would be minimized. All wastewater generated from the piling activities should be collected and be treated before controlled discharge. Spoil should also be properly collected for proper disposal.		
Water Quality	In view of the close vicinity of the seawater intakes to the work site, silt screens are recommended to be deployed at the seawater intakes shown in Figure 5.2 of the EIA report during the whole construction period. Silt screens to be provided at seawater intakes should be regularly checked and maintained to ensure that they are serviceable. Refuse collection vessel should be mobilized on a need basis to collect any floating refuse lost from/trapped at the work site during the construction period.	At seawater intakes / during the whole construction period	The installation of temporary marine piles was completed on 23 April 2007. Silt screens were removed as requested by the intake owners. Silt screens will be reinstalled at seawater intakes prior to the removal of marine piles.
Water Quality	Surface run-off from construction sites should be discharged into storm drains via adequately designed sand/silt removal facilities such as sand traps, silt traps and sedimentation basins. Channels or earth bunds or sand bag barriers should be provided on site to properly direct stormwater to such silt removal facilities. Perimeter channels at site boundaries should be provided where necessary to intercept storm runoff from outside the site so that it will not wash across the site. Catchpits and perimeter channels should be constructed in advance of site formation works and earthworks. Silt removal facilities, channels and manholes should be maintained and the deposited silt and grit should be removed regularly, at the onset of and after each rainstorm to ensure that these facilities are functioning properly at all times. Any practical options for the diversion and re-alignment of drainage should comply with both engineering and environmental requirements in order to ensure adequate hydraulic capacity of all drains. Minimum distances of 100 m should be maintained between the discharge points of construction site runoff and the nearby saltwater intakes.	Works areas / construction period	Δ

Type of	Environmental Protection Measures	Location/ Timing	Status
Impact			
Water Quality	There is a need to apply to EPD for a discharge license for discharge of effluent from the construction site under the WPCO. The discharge quality must meet the requirements specified in the discharge license. All the runoff and wastewater generated from the works areas should be treated so that it satisfies all the standards listed in the TM-DSS. Reuse and recycling of the treated effluent can minimize water consumption and reduce the effluent discharge volume. The beneficial uses of the treated effluent may include dust suppression, wheel washing and general cleaning. It is anticipated that only a small quantity of wastewater would be generated from the works areas. Any effluent discharge from the construction activities should be diverted away from the sea channel so as to avoid adverse water quality impact. Construction works should be programmed to minimize excavation works in rainy seasons (April to September). If excavation in soil could not be avoided in these months or at any time of year when rainstorms are likely, for the purpose of preventing soil erosion, temporary exposed slope surfaces should be covered e.g. by tarpaulin, and temporary access roads should be protected by crushed stone or gravel, as excavation proceeds. Intercepting channels should be provided (e.g. along the crest / edge of excavation) to prevent storm runoff from washing across exposed soil surfaces. Arrangements should always be in place to ensure that adequate surface protection measures can be safely carried out well before the arrival of a rainstorm.	Works areas / construction period	
Water Quality	Earthworks final surfaces should be well compacted and the subsequent permanent work or surface protection should be carried out immediately after the final surfaces are formed to prevent erosion caused by rainstorms. Appropriate drainage like intercepting channels should be provided where necessary. Measures should be taken to minimize the ingress of rainwater into trenches. If excavation of trenches in wet seasons is necessary, they should be dug and backfilled in short sections. Rainwater pumped out from trenches or foundation excavations	Works areas / construction period	√

Environmental Resources Management

Hip Hing – Ngo Kee Joint Venture

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Impact	should be discharged into storm drains via silt removal facilities. Open stockpiles of construction materials (e.g. aggregates, sand and fill material) on sites should be covered with tarpaulin or similar fabric during rainstorms. Measures should be taken to prevent the washing away of construction materials, soil, silt or debris into any drainage system. Manholes (including newly constructed ones) should always be adequately covered and temporarily sealed so as to prevent silt, construction materials or debris from getting into the drainage system, and to prevent storm run-off from getting into foul sewers. Discharge of surface run-off into foul sewers must always be prevented in order not to unduly overload the foul sewerage system.		
Water Quality	Good site practices should be adopted to remove rubbish and litter from construction sites so as to prevent the rubbish and litter from spreading from the site area. It is recommended to clean the construction sites on a regular basis.	Works areas / construction period	Δ
Water Quality	Under normal circumstances, groundwater pumped out of wells, etc. for the lowering of ground water level in basement or foundation construction should be discharged into storm drains after the removal of silt in silt removal facilities.	Works areas / construction period	√ ·
Water Quality	Water used in ground boring and drilling or rock /soil anchoring should as far as practicable be re-circulated after sedimentation. When there is a need for final disposal, the wastewater should be discharged into storm drains via silt removal facilities.	Works areas / construction period	√ ·
Water Quality	Wastewater generated from the washing down of mixing trucks and drum mixers and similar equipment should whenever practicable be recycled. The discharge of wastewater should be kept to a minimum.	Works areas / construction period	1

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
J - 2-	To prevent pollution from wastewater overflow, the pump sump of any water recycling system should be provided with an online standby pump of adequate capacity and with automatic alternating devices. Under normal circumstances, surplus wastewater may be discharged into foul sewers after treatment in silt removal and pH adjustment facilities (to within the pH range of 6 to 10). Disposal of wastewater into storm drains will require more elaborate treatment.		
Water Quality	All vehicles and plant should be cleaned before they leave a construction site to ensure no earth, mud, debris and the like is deposited by them on roads. A wheel washing bay should be provided at every site exit if practicable and wash-water should have sand and silt settled out or removed before discharging into storm drains. The section of construction road between the wheel washing bay and the public road should be paved with backfall to reduce vehicle tracking of soil and to prevent site run-off from entering public road drains.	Works areas / construction period	Δ
Water Quality	Bentonite slurries used in diaphragm wall and bore-pile construction should be reconditioned and reused wherever practicable. If the disposal of a certain residual quantity cannot be avoided, the used slurry may be disposed of at the marine spoil grounds subject to obtaining a marine dumping licence from EPD on a case-by-case basis. If the used bentonite slurry is intended to be disposed of through the public drainage system, it should be treated to the respective effluent standards applicable to foul sewer, storm drains or the receiving waters as set out in the WPCO Technical Memorandum on Effluent Standards.	Works areas / construction period	

Type of	Environmental Protection Measures	Location/ Timing	Status
Impact	Water used in water testing to check leakage of structures and pipes should be reused for other purposes as far as practicable. Surplus unpolluted water could be discharged into storm drains. Sterilization is commonly accomplished by chlorination. Specific advice from EPD should be sought during the design stage of the works with regard to the disposal of the sterilizing water. The sterilizing water should be reused wherever practicable. Discharge of sterilization effluent should be properly pre-treated for compliance with TM/WPCO requirements, such as but not limited to total residual chlorine.	Works areas / construction period	
Water Quality	Effluent discharges from building construction and other construction site activities are subject to WPCO control. Before commencing any demolition works, all sewer and drainage connections should be sealed to prevent building debris, soil, sand etc. from entering public sewers/drains. Wastewater generated from building construction activities including concreting, plastering, internal decoration, cleaning of works and similar activities should not be discharged into the stormwater drainage system. If the wastewater is to be discharged into foul sewers, it should undergo the removal of settleable solids in a silt removal facility, and pH adjustment as necessary.	Works areas / construction period	
Water Quality	Acidic wastewater generated from acid cleaning, etching, pickling and similar activities should be neutralized to within the pH range of 6 to 10 before discharging into foul sewers. If there is no public foul sewer in the vicinity, the neutralized wastewater should be tinkered off site for disposal into foul sewers or treated to a standard acceptable to storm drains and the receiving waters.	Works areas / construction period	No acidic wastewater will be generated.
Water Quality	Wastewater collected from canteen kitchens, including that from basins, sinks and floor drains, should be discharged into foul	Works areas / construction period	√

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
	sewer via grease traps capable of providing at least 20 minutes retention during peak flow.		
	Drainage serving an open oil filling point should be connected to storm drains via a petrol interceptors with peak storm bypass.		
	Vehicle and plant servicing areas, vehicle wash bays and lubrication bays should as far as possible be located within roofed areas. The drainage in these covered areas should be connected to foul sewers via a petrol interceptor. Oil leakage or spillage should be contained and cleaned up immediately. Waste oil should be collected and stored for recycling or disposal in accordance with the Waste Disposal Ordinance.		
Water Quality	It is recommended to provide sufficient chemical toilets in the works areas. The toilet facilities should be more than 30 m from the seafront or any watercourse. A licensed waste collector should be deployed to clean the chemical toilets on a regular basis.	Works areas / construction period	1
	Notices should be posted at conspicuous locations to remind the workers not to discharge any sewage or wastewater into the nearby environment. Regular environmental audit on the construction site can provide an effective control of any malpractices and can encourage continual improvement of environmental performance on site.		
Water Quality	Contractor must register as a chemical waste producer if chemical wastes would be produced from the construction activities. The Waste Disposal Ordinance (Cap 354) and its subsidiary regulations in particular the Waste Disposal (Chemical Waste) (General) Regulation should be observed and complied with for control of chemical wastes.	Works areas / construction period	V
Water Quality	Any service shop and maintenance facilities should be located on hard standings within a bunded area, and sumps and oil interceptors should be provided. Maintenance of vehicles and	Works areas / construction period	√

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Impuct	equipment involving activities with potential for leakage and spillage should only be undertaken within the areas appropriately equipped to control these discharges. Disposal of chemical wastes should be carried out in compliance with the Waste Disposal Ordinance. The Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes published under the Waste Disposal Ordinance details the requirements to deal with chemical wastes. General requirements are given as follows: • suitable containers should be used to hold the chemical wastes to avoid leakage or spillage during storage, handling and transport; • chemical waste containers should be suitably labelled, to notify and warn the personnel who are handling the wastes, to avoid accidents; and • storage area should be selected at a safe location on site and adequate space should be allocated to the storage area.		
Water Quality	To minimize the potential water quality impacts from the construction works located at or near the storm system or seafront, the following mitigation measures should be adopted: • the use of less or smaller construction plants may be specified to reduce the disturbance to the seabed; • temporary sewerage system should be designed to prevent wastewater from entering the storm system and sea; • temporary storage of materials (e.g. equipment, filling materials, chemicals and fuel) and temporary stockpile of construction materials should be located well away from any water courses during carrying out of the construction works; • stockpiling of construction materials and dusty materials should be covered and located away from any water courses; • construction debris and spoil should be covered up and/or disposed of as soon as possible to avoid being washed into the nearby water receivers; • construction activities, which generate large amount of	Works areas / construction period	

Type of	Environmental Protection Measures	Location/ Timing	Status
Impact			
	 wastewater, should be carried out in a distance away from the waterfront, where practicable; mitigation measures to control site runoff from entering the nearby water environment should be implemented to minimize water quality impacts. Surface channels should be provided along the edge of the waterfront within the work sites to intercept the runoff; construction effluent, site run-off and sewage should be properly collected and/or treated; proper shoring may need to be erected in order to prevent soil/mud from slipping into the storm culvert/sea; and supervisory staff should be assigned to station on site to closely supervise and monitor the works. 		
Water Quality	If monitoring of the treated effluent quality from the Works Areas is required during the construction phase of the Project, the monitoring should be carried out in accordance with the WPCO license which is under the ambit of regional office (RO) of EPD. The contractor should submit detailed monitoring programme to EPD for approval before commencement of the construction activities.	Works areas / construction period	√
Water Quality	Monitoring of the water quality at the seawater intakes inside the ALE sea channel should be conducted.	ALE sea channel / Before construction period and during installation and removal of temporary marine piles.	√
Water Quality	All barges should be fitted with tight seals to their bottom opening to prevent leakage of materials. The decks of all vessels should be kept tidy and free of oil or other substances that might be accidentally or otherwise washed overboard. Loading of barges should be controlled to prevent splashing of materials to the surrounding environment and barges should under no circumstances be filled to a level which would cause overflowing of material or sediment laden water during loading and transportation. All barges should maintain adequate clearance between vessels and the seabed at all states of the tide and	Works areas / construction period	No barge will be required for the project.

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
	should operate at a reduced speeds to ensure that undue turbidity is not generated by turbulence from vessel movement or propeller wash.		
Water Quality	Connection of sewage generated from the ALE will be connected to the existing public sewer. For handling, treatment and disposal of other operational stage effluent, the practices outlined in ProPECC PN 5/93 should be adopted where applicable. Consensus from DSD should be sought on technical details of the drainage and sewerage proposals.	Project site / design and construction period	Relevant works have yet to be commenced / completed
Construction	Phase	<u> </u>	
Waste	 Recommendations for good site practices during the construction activities include: nomination of an approved person, such as a site manager, to be responsible for good site practices, arrangements for collection and effective disposal to an appropriate facility, of all Wastes generated at the site; training of site personnel in proper waste management and chemical handling procedures; provision of sufficient waste disposal points and regular collection of waste; appropriate measures to minimize windblown litter and dust during transportation of waste by either covering trucks or by transporting wastes in enclosed containers; and regular cleaning and maintenance programme for drainage systems, sumps and oil interceptors. 	Work site / during the construction period	Δ
Waste	 Waste reduction is best achieved at the planning and design stage, as well as by ensuring the implementation of good site practices. Recommendations to achieve waste reduction include: sorting of demolition debris and excavated materials from demolition works to recover reusable/ recyclable portions (ie soil, broken concrete, metal, etc); segregation and storage of different types of waste in different containers, skips or stockpiles to enhance reuse or 	Work site / during the construction period	V

Type of	Environmental Protection Measures	Location/ Timing	Status
Impact	recycling of materials and their proper disposal; encourage collection of aluminum cans by individual collectors by providing separate labeled bins to enable this waste to be segregated from other general refuse generated by the work force; proper storage and site practices to minimize the potential for damage to contamination of construction materials; and plan and stock construction materials carefully to minimize amount of waste generated and avoid unnecessary generation of waste.		
Waste	General Refuse General refuse should be stored in enclosed bins or compaction units separate from C&D material. A reputable waste collector should be employed by the contractor to remove general refuse from the site, separately from C&D material. Preferably an enclosed and covered area should be provided to reduce the occurrence of 'wind blown' light material.	Work site / during the construction period	Δ
Waste	 Construction and Demolition Material In order to minimize the impact resulting from collection and transportation of C&D material for off-site disposal, the C&D material from the following construction activities should be reused and recycled as far as possible to reduce the net amount of C&D material generated from the Project; a Waste Management Plan should be prepared in accordance with ETWB TCW No. 19/2005; a recording system for the amount of wastes generated, recycled and disposed (including the disposal sites) should be proposed; in order to monitor the disposal of C&D and solid wastes at public filling facilities and landfills and to control fly-tipping, a trip-ticket system should be included. One may make 	Work site / during the construction period	

Type of	Environmental Protection Measures	Location/ Timing	Status
Impact			
	 reference to ETWB TCW No.31/2004 for details; the large amount of C&D waste generated is mainly due to the piling works of large diameter piles' excavation at the sea front site. If however marine sediment is found during pile excavation, the handling and disposal of such wastes will be managed in accordance with the requirements of the DASO and the current ETWB Tech. Circular no. 34/2002. 		
Waste	Chemical Wastes If chemical wastes are produced at the construction site, the Contractor would be required to register with the EPD as a Chemical Waste Producer and to follow the guidelines stated in the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes. Good quality containers compatible with the chemical wastes should be used, and incompatible chemicals should be stored separately. Appropriate labels should be securely attached on each chemical waste container Indicating the corresponding chemical characteristics of the chemical waste, such as explosives, flammable, oxidizing, irritant, toxic, harmful, corrosive, etc. The Contractor shall use a licensed collector to transport and dispose of the chemical wastes, to either the Chemical Waste Treatment Centre at Tsing Yi, or another licensed facility, in accordance with the Waste Disposal (Chemical Waste) (General) Regulation. For this Project, the amount of chemical wastes produced would be small.	Work site / during the construction period	
Operational Ph	ase		
Waste	General Refuse Similar to the existing situation, the main waste type generated during the operation stage of the Project will be general refuse generated by the public and staff. These include waste paper, food wrappings and beverage containers. The disposal of future waste arisings generated at the HKCEC would follow the existing handling and disposal arrangement. Provided proper	Work site / during the construction period	Measures not required until commencement of operational phase

Summary of Mitigation Measures Implementation Schedule

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
	arrangements are made with licensed contractors to collect the generated waste, adverse waste-related impact is not anticipated during the operation stage. It is expected that there will be a 5-7% increase ratio in the future operations.		
Construction Ph	i ase		
Landscape & Visual	Due consideration of appearance and view to 'hide' the construction through careful use of: (a) hoarding design; (b) temporary partition walls; (c) screen for hotels; and (d) temporary footbridge.	Entire works area and adjacent hotels	√
Landscape & Visual	Due consideration to protect existing trees.	Entire works area	√
Landscape & Visual	Due consideration of visual impact from construction activities: (a) construction workers access to reach construction areas without passing through hotels and existing HKCEC; and (b) construction light.	Entire works area	√ ·
Operational Pha	l se		
Landscape & Visual	Sensitive soft and hard landscape design for exposed rooftop garden and shady covered area underneath the Atrium Link Extension. Maximize greening opportunity via various in-situ planting and potted planting to achieve 30% of the roof area as planting area for the project.	Roof top and area underneath the Atrium Link Extension	Mitigation measures to be implemented during operational phase
Landscape & Visual	Sensitive building architecture to visually reduce the bulkiness of the building structure, to visually break down the scale of the facades, and to create rooftops for greening opportunities.	Building of the Atrium Link Extension	Mitigation measures to be implemented during operational phase
Landscape & Visual	Appearance and view considerations: (a) avoid industrial feel of building service elements;	Entire proposed works and adjacent hotels	Mitigation measures to be implemented during operational phase

Summary of Mitigation Measures Implementation Schedule

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
	(b) interior visual screens for lower levels of the hotels; (c) consider relocation of facilities of interior spaces of hotels; and (d) careful lighting design at roofs and for building façade to avoid night-time glare.		
Landscape & Visual	Transplanting of trees to adjacent locations.	Convention Avenue	Mitigation measures to be implemented during operational phase
Landscape & Visual	Reinstatement of existing waterfront public footpaths along Convention Avenue and the existing open spaces near Fenwick Street.	Convention Avenue and Fenwick Street	Mitigation measures to be implemented during operational phase

Remark:

- √ Compliance of Mitigation Measures
- Compliance of Mitigation but need improvement
- x Non-compliance of Mitigation Measures
- Non-compliance of Mitigation Measures but rectified by Hip Hing Ngo Kee JV
- Δ Deficiency of Mitigation Measures but rectified by Hip Hing Ngo Kee JV

Annex J

Waste Flow Table

HKCEC – Expansion Project

Name of Project Proponent: HKTDC **Project Commencement Date: 1 Aug 2006 Construction Completion Date: March 2009**

Monthly Summary Waste Flow Table for Year 2007

Year	Acti	ual Quantities of i	inert C&D M	laterials (in 10	³ Kg) ^{(1) (2)}				Actual Qua	ntities of C&D	Wastes (in 10	³ Kg) ⁽⁴⁾			
	Total Quantity	Broken Concrete (3)	Reused in the	Reused in other Projects	Disposed as Public Fill	Demolition	Stee n of existing	l Materials Demolition	of existing		ardboard aging		al Waste	General refuse	Other waste ⁽⁶⁾
	Generated		Contract	(3)		Atriu	m Link	working	platform	-					
	(a)	(b)	(c)	(d)	(a)-(b)-(c)-(d)	Recycle	Disposal	Recycle	Disposal	Recycle	Disposal	Recycle	Disposal	Disposal	Disposal
January	924	462	0.5	0	462	90 (5)	0	0	0	0.2	0.05	0	0	60	80
February	814	110	0.5	0	704	5 (5)	0	0	0	0.2	0.07	0	288	66	55
March	583	66	0.5	0	517	0	0	0	0	0	0.05	0	0	77	33
April	1034	165	0.5	0	867	0	0	0	0	0.4	0.05	0	0	55	44
May	275.5	33	0.5	0	242	10 (5)	0	0	0	0.4	0.04	0	0	55	154
June	1654	0	0	0	1654	50	0	0	0	0.5	0.03	0	0	80	150
July	614	0	0.5	0	613.5	60	0	0	0	0.5	0.04	0	0	85	298
August	944	0	0.5	0	943.5	1400	0	0	0	0.6	0.01	0	0	70	380
Sep	310	0	0.5	0	309.5	514	0	0	0	0.5	0.02	0	0	50	245
October	406.5	0	0.5	0	406	100	0	0	0	0.5	0.01	0	0	40	38
November	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
December	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Total	7559	836	4.5	0	6718.5	2229	0	0	0	3.8	0.37	0	288	638	1477

Note:

⁽¹⁾ Inert C&D materials include bricks, concrete, building debris, rubble and excavated soil. (2) Inert C&D material mainly generated from demolition of atrium link.

⁽³⁾ Broken concrete fro recycling into aggregates.

⁽⁴⁾ C&D wastes include steel materials generated from demolition, paper / cardboard packaging waste, chemical waste and other wastes such as general refuse. Wastes other than general refuse will be disposed of at Tsueng Kwan O Area 137 temporary construction waste sorting facility.

⁽⁵⁾ Waste from demolition of steel structure at existing Atrium Link of HKCEC (Phase 2).

⁽⁶⁾ Wastes include materials associated with additional and alternation (A&A) works of HKCEC (e.g. demolition of E&M equipment and finishing materials, bamboo scaffolding) and piling works.

Annex K

Construction Programme for Next Three Months

**	72 1 51	n/ 1	Actual Start	Actual Finish			l						
	Task Name	% Complete				Baseline Finish	Мау	Jun	Jul	Aug	Sep	Oct	Nov
1	PROJECT WIDE	42%	Fri 26/5/06	NA	Fri 26/5/06	Wed 11/3/09					29/8/07		
2	Critical Dates	42%	Fri 26/5/06	NA	Fri 26/5/06	Wed 11/3/09	i dajamaja estatora	a sociality	A COLUMN TO SERVICE SE			ili Mistrigiliya Bugar kirili.	stroyte interparating
40	DETAIL DESIGN	91%	Thu 25/5/06	NA	Thu 25/5/06	Mon 30/4/07	yggalwglaria.	Paranggan Pag		iliabiturga gagarres cilic			
126	Heavy Lifting / Sliding Sytstem for Steel Roof Trusses	75%	Fri 1/12/06	NA	Mon 23/10/06	Mon 30/4/07	e Salaka yayan dar	and the same of					
127	Design Preparation & Submission	100%	Fri 1/12/06	Fri 8/6/07	Mon 23/10/06	Thu 14/12/06							
141	Design Submission & Approval (Permanent Works)	90%	Thu 25/5/06	NA	Thu 25/5/06	Thu 19/4/07			Carlotte and the		SECTION AND ADDRESS OF THE PARTY OF THE PART		
150	General Building Plan	99%	Wed 14/6/06	NA	Wed 14/6/06	Wed 15/11/06							
157	RIP/DDR by PM (2nd Amendment)	85%	Mon 2/4/07	NA	Wed 15/11/06	Wed 15/11/06							
158	OTTV Calculations	93%	Thu 12/10/06	NA	Tue 19/9/06	Sat 4/11/06	rappy sylvin energy the	gir etworking liber	and section (State No.	anderen er en geriger			
159	Preparation & Submission	100%	Thu 12/10/06	Sat 30/12/06	Tue 19/9/06	Wed 11/10/06							
160	Design Check by Design Checker	100%	Fri 25/5/07	Sat 18/8/07	Thu 12/10/06	Wed 18/10/06	4						
161	RIP/DDR by PM	20%	Mon 20/8/07	NA	Thu 19/10/06	Sat 4/11/05	_				HE STATES		
162	RIP/DDR for OTTV	0%	NA	NA	Sat 4/11/06	Sat 4/11/06							
215	Architectural Design	83%	Sat 26/8/06	NA	Sat 26/8/06	Thu 19/4/07		9.71 (5.314)	District at the contract of th				
221	Fire curtain / Shutter and Smoke curtain schedule	99%	Mon 28/8/06	NA	Mon 28/8/06	Fri 23/2/07	organistic englis i nasa		Statement File			•	
222	Design Preparation & Submission	100%	Mon 28/8/05	Sat 14/10/06	Mon 28/8/06	Mon 9/10/06							
223	Design Check by Design Checker	100%	Sat 14/10/06	Tue 5/12/06	Tue 10/10/06	Tue 31/10/06							
224	RIP by PM	100%	Wed 6/12/06	Thu 28/12/06	Wed 1/11/06	Fri 24/11/06	1						
225	RIP for Fire curtain / Shutter and Smoke curtain schedule	100%	Thu 28/12/06	Thu 28/12/06	Fri 24/11/06	Fri 24/11/06					ļ		
226	Detailed Design Preparation	100%	Wed 13/12/06	Fri 23/2/07	Thu 7/12/06	Fri 15/12/06							
227	Design Check by Design Checker	100%	Sat 24/2/07	Thu 7/6/07	Sat 16/12/06								
228	DDR by PM	90%	Fri 8/6/07	NA NA	Thu 4/1/07	Fri 23/2/07	**************************************	11.1 E 12.1	-				
229	DDR for Fire curtain / Shutter and Smoke curtain schedule	0%	NA NA	NA NA	Fri 23/2/07	Fri 23/2/07	İ	306000	The state of the s		}		
230	Staircase (AST-1&2, 3&4, 5&6, 7&8)	99%	Sat 26/8/06	NA NA	Sat 26/8/06	Thu 22/2/07	and a perfection of the	Suggester is					
231	Design Preparation & Submission	100%	Sat 26/8/06	Sat 21/10/06	Sat 26/8/06	Sat 7/10/06			•				
232	Design Check by Design Checker	100%	Mon 23/10/06	Tue 21/11/06	Mon 9/10/06	Sat 28/10/06	.1						
232	RIP by PM	100%	· Mon 22/1/07	Fri 26/1/07	Tue 31/10/06	Thu 23/11/06	.i		1		İ		
233	RIP for Staircase	100%	Fri 26/1/07	Fri 26/1/07	Thu 23/11/06	Thu 23/11/06	.1		\				
235		100%	Fri 8/12/06	Sat 23/12/06	Wed 6/12/06	Thu 14/12/06			1			•	
	Detailed Design Preparation	1	Wed 27/12/06	Wed 21/2/07	Fri 15/12/06	Tue 2/1/07							
236	Design Check by Design Checker	100%		1		i I	ļ.,,,,,		1				
237	DDR by PM	100%	Thu 22/2/07	Mon 14/5/07	Wed 3/1/07	Thu 22/2/07		State of Manager and State		Nation .	.		
239	Internal Staircase at (A,20 L2-6) (A,18 L7-7M)	93%	Sat 21/10/06	NA E : 54444700	Sat 26/8/06	Thu 22/2/07	AND THE REAL PROPERTY.	***************************************		₩.			
240	Design Preparation & Submission	100%	Sat 21/10/06	Fri 24/11/06	1	Sat 7/10/06	_						
241	Design Check by Design Checker	100%	Wed 23/5/07	Fri 6/7/07	Mon 9/10/06	Sat 28/10/06				77			
242	RIP/DDR by PM	60%	Sat 7/7/07	NA NA	l	Thu 22/2/07	- Company			Ż			
244	External façade Design	94%	Fri 15/9/06	NA T 0014/00	Fri 15/9/06	Fri 22/12/06	1		-	,			
245	Design Preparation & Submission	100%	Fri 15/9/06	Thu 9/11/06	Fri 15/9/06	Tue 31/10/06	1 ,						
246	Design Check by Design Checker	100%	Fri 10/11/06	Sat 27/1/07	Wed 1/11/06	Thu 16/11/06							
247	RIP by PM	100%	Mon 29/1/07	Wed 21/2/07	Fri 17/11/06	Thu 30/11/06	1						
248	RIP for External façade Design	100%	Wed 21/2/07	Wed 21/2/07	Thu 30/11/06	Thu 30/11/06		\	\				
249	Detailed Design Preparation	100%	Tue 2/1/07	Thu 15/2/07	Tue 7/11/06	Thu 30/11/06							
250	Design Check by Design Checker	100%	Fri 16/2/07	Mon 23/4/07	Fri 1/12/06	Fri 8/12/06							A-46000
	Tall		Drogram			nmon		e version	External Tasks		ogenessel c-	oup By Summary	Light of the said base of
roject: Mont	h Polling Programme based on revised m		Progress	A CONTRACTOR OF THE PARTY OF TH		nmary	*	-					
	9/08/2007 Critical Task	77777777	Milestone	•	Spi	it	11111111		Project Summary	A STATE OF THE PARTY OF THE PAR	Ba	seline 1	

(D)	Task Name	%	Actual Start	Actual Finish	B#- B:	D						
253	DDR for DD Submission by PM	Complete 0%	NA	NA NA	Baseline Start Sat 9/12/06	Baseline Finish Fri 22/12/06	May Jun	Jul 29/8/07	Aug	Sep	Oct	Nov
254	DDR for External façade Design	0%	NA NA	NA NA	Fri 22/12/06	Fri 22/12/06		LZSIRIOL	*			
255	Foyer Floors and Wall at Level 2,5 and 7	49%	Wed 30/5/07	NA NA	NA NA	NA NA				l		
		90%	Wed 30/5/07	NA NA	NA NA	NA NA	i 🔻	mmma				
256	Detailed Design Preparation	0%		NA NA	NA NA	NA	THE REAL PROPERTY.		I=I			
257	Design Check by Design Checker	1	NA NA	NA NA		NA NA	1	22	7			•
258	RIP/DDR by PM	0%	NA NA	NA NA	NA NA	NA NA	1					
259	RIP/DDR for Foyer Floors and Wall at Level 2,5 and 7	0%	NA 		1		1	pelmi	*	Victoria de la composición dela composición de la composición de la composición de la composición dela composición dela composición dela composición de la composición dela composició	•	
260	Feature Wall at Level 2 Foyer	8% 15%	Fri 13/7/07	NA NA	1	NA NA	I .			-		
261	Detailed Design Preparation			NA.	1	NA NA	.1		THE THE			
262	Design Check by Design Checker	0%	NA NA	NA NA	1		_1		榁	222		
263	RIP/DDR by PM	0%	NA	NA	1	NA NA			'			
264	RIP/DDR for Feature Wall at Level 2 Foyer	0%	NA	NA	1	NA	_1					
265	Lift Lobbies at Level 2,3,5,6,7 and 7M	77%	Thu 28/6/07	NA	NA.	NA	_1					
266	Detailed Design Preparation	100%	Thu 28/6/07	Fri 17/8/07	NA	NA	_1					
267	Design Check by Design Checker	80%	Fri 17/8/07	NA	1	NA						
268	RIP/DDR by PM	0%	NA	NA	i	NA	_1					
269	RIP/DDR for Lift Lobbies at Level 2,3,5,6,7 and 7M	0%	NA	NA.	1	NA	1			•		
270	Foyer Floor and Walls at Level 3 and 6, Interior of Dressing	· 1	Fri 27/7/07	NA	i	NA	_		A series and a ser			
271	Detailed Design Preparation	80%	Fri 27/7/07	NA	J	NA	!					
272	Design Check by Design Checker	0%	NA	NA	1	NA	_			/ EEEE		
273	RIP/DDR by PM	0%	NA	NA NA	NA.	NA	_1			\l =		
274	RIP/DDR for Foyer Floor and Walls at Level 3 and 6, Inte	ric 0%	NA	NA NA	NA NA	NA				\	•	
275	Internal Aluminium Cladding	81%	Thu 7/6/07	NA	NA NA	NA	T T	(4) (4) (4) (4) (4) (4) (4) (4) (4) (4)				
276	Detailed Design Preparation	100%	Thu 7/6/07	Tue 14/8/07	NA NA	NA				1.		
277	Design Check by Design Checker	80%	Tue 14/8/07	NA.	NA NA	NA NA						
278	RIP/DDR by PM	0%	NA	NA	NA	, NA						
279	RIP/DDR for Internal Aluminium Cladding	0%	NĄ	NA	NĄ	NA.	7				•	
280	Foyer reflected ceiling plan	73%	Thu 31/5/07	. NA	NA	NA		ingboggsbuwstisser		İ	•	
281	Detailed Design Preparation	100%	Thu 31/5/07	Fri 6/7/07	NA	NA	T. T.					
282	Design Check by Design Checker	80%	Sat 7/7/07	NA	, NA	NA.						
283	RIP by PM	0%	NA	NA NA	NA	NA.	7		展開			
284	RIP for Foyer reflected ceiling plan	0%	NA	NA NA	, NA	NA NA	<u> </u>					
285	Two Male, Two Female and Baby Room	72%	Wed 30/5/07	NA	NA	NA		ing principal application described				
286	Detailed Design Preparation	100%	Wed 30/5/07	Thu 5/7/07	NA	NA NA						
287	Design Check by Design Checker	80%	Fri 6/7/07	NA.	NA	NA NA						
288	RIP/DDR by PM	0%	NA	NA	NA NA	NA NA	d	MONAGE.	THE STATE OF THE S			
289	RIP/DDR for Two Male, Two Female and Baby Room	0%	NA	NA	NA	NA NA	d		المتعندة			
290	Remaining Washrooms	42%	Fri 27/7/07	NA	NA	NA.	7		Grinner			
291	Detailed Design Preparation	75%	Fri 27/7/07	NA	NA	NA	d				•	
292	Design Check by Design Checker	0%	NA	NA	NA NA	NA	d					
293	RIP/DDR by PM	0%	NA NA	NA NA	NA	NA NA	7			Tata da a da a da a da a da a da a da a	ш	
294	RIP/DDR for Remaining Washrooms	0%		NA		1			-	Lais.	• • • • • • • • • • • • • • • • • • •	
Drolact	HKCFC Expansion Project Task		Progress		Su	mmary		External Tasks	(220/21/12/11	Grou	p By Summar	, Car
3 Mont	h Rolling Programme based on revised m				Sp	-		Project Summa				
					Page 2							

ID	Task Name	%	Actual Start	Actual Finish			1	***************************************				
		Complete	• • •	*		Baseline Finish		Jul	Aug	Sep	Oct	Nov
295	Exhibition Halls / Service Counters and Organiser's Offices	100%	Frl 29/9/06	Fri 9/2/07	Fri 29/9/06	Sat 31/3/07	.1		29/8/0	Σ 7 ,		
296	Design Preparation & Submission	100%	Fri 29/9/06	Tue 14/11/06	Fri 29/9/06	Sat 11/11/06						
297	Design Check by Design Checker	100%	Wed 15/11/06	Fri 12/1/07	Mon 13/11/06	Sat 2/12/06	.1		1			
298	RIP by PM	100%	Sat 13/1/07	Fri 9/2/07	· · Mon 4/12/06	Fri 29/12/06	1					
299	RIP for Exhibition Halls / Service Counters and Organiser's	· 100%	Fri 9/2/07	Fri 9/2/07	Fri 29/12/06	Fri 29/12/06	1		-	.		
300	Service Counters and Organiser's Offices	96%	Wed 21/2/07	·- NA	NA	. NA	4	Consequent consequence of the stage of the s				
301	Detailed Design Preparation	100%	Wed 21/2/07	Mon 7/5/07	NA NA					.		
302	Design Check by Design Checker	100%	Tue 8/5/07	Wed 15/8/07	· NA	NA	TOTAL STREET,					
303	DDR by PM	60%	Thu 16/8/07	· NA	NA.	NA	_}			画		
304	DDR for Service Counters and Organiser's Offices	0%	NA	NA	NA NA	NA	_1			*		
305	Exhibition Halls	75%	Wed 30/5/07	NA.	NA	NA		and the second s				
306	Detailed Design Preparation	100%	Wed 30/5/07	Thu 5/7/07	NA NA	NA						
307	Design Check by Design Checker	95%	Sat 14/7/07	NA	NA	NA						
308	DDR by PM	0%	NA	NA	NA	NA						
309	DDR for Exhibition Halls	0%	NA	NA	NA.	NA						
310	Hall Entrances of Level 2, 5 and 7	41%	Thu 14/6/07	NA	NA	NA			September September 1988			
311	Detailed Design Preparation	80%	Thu 14/6/07	NA NA	NA	NA			•			
312	Design Check by Design Checker	0%	NA	NA	NA NA	NA		1				
313	DDR by PM	0%	NA	NA NA	NA NA	NA		-				
314	DDR for Hall Entrances of Level 2, 5 and 7	0%	NA	NA.	NA	NA			المتحدث	ł		
315	Food Concession Area	22%	Thu 14/6/07	NA	. NA	NA	7	A STATE OF THE PARTY OF THE PAR	CONTRACTOR STATE			
316	Design Preparation & Submission	80%	Thu 14/6/07	NA NA	NA NA	NA				_		
317	Design Check by Design Checker	0%	NA	NA NA	NA NA	NA		2.2				
318	RIP by PM	0%	NA	NA	NA NA	NA	-	E				
319	RIP for Food Concession Area	0%	NA	NA NA	NA NA	NA	-		la:Reizeid	l		•
320	Detailed Design Preparation	0%	NA	NA.	NA NA	NA	_					
321	Design Check by Design Checker	0%	NA	NA NA	<u> </u>	NA	I	11:12:				
322	DDR by PM	0%	NA	NA.	NA NA	NA			فقفقا			
323	DDR for Food Concession Area	0%	NA	NA.	NA NA	NA				1:3:3:3:3:3:3		
324	Door schedule (incl. sliding and acoustic doors)	95%	Sat 30/9/06	NA.	Sat 30/9/06	Mon 2/4/07	O CONTRACTOR OF THE SECOND					
325	Design Preparation & Submission	100%	Sat 30/9/06	Wed 29/11/06	Sat 30/9/06	Mon 13/11/06			₩			
326	Design Check by Design Checker	100%	Tue 14/11/06	Mon 29/1/07	Tue 14/11/06	Mon 4/12/06	}					
327	RIP by PM	100%	Wed 31/1/07	Tue 27/2/07	Tue 5/12/06	Sat 30/12/06	_1			1		
328	RIP for Door schedule	100%	Tue 27/2/07	Tue 27/2/07	Sat 30/12/06	Sat 30/12/06						
329	Detailed Design Preparation	100%	Mon 15/1/07	Tue 19/6/07	Sat 13/1/07	Mon 22/1/07	!					
330	Design Check by Design Checker	80%	Wed 20/6/07	NA NA	1	Tue 6/2/07						
331	DDR by PM	0%	NA	NA NA	1	Mon 2/4/07		ELL.	177			
332	DDR for Door schedule	0% -	· NA	NA NA	Mon 2/4/07	Mon 2/4/07	1	222	ZZ .			
333	fronthongery schedule	83%	Wed 3/1/07	NA NA	1	NA NA						
334	Design Preparation & Submission	100%	Wed 3/1/07	Tue 6/2/07	NA NA	NA NA						
335		100%	Wed 3/1/0/	Mon 19/3/07	NA NA	NA NA	_1					
	Design Check by Design Checker RIP by PM	100%	Tue 20/3/07	Fri 29/6/07	NA NA	İ						
336	אור פין דיווי	100%	1 ue 20/3/07	Ltt 5a\0101	l NA	NA.						
	HKCFC Expansion Project Task proper		Program		· · · · · · · · · · · · · · · · · · ·	nmony	: _186(05)*Q.S.Pr.PR.PR.PR.PR.PR.FR.FR.	External Tasks	65.03.660.03.650.0	ARE Com	By Summer	
roject:l 3 Monfi	Rolling Programme based on revised m	200000000000000000000000000000000000000	Progress			nmary			1 24 Carrier and Annual Lines Control		By Summary	
	/08/2007 Critical Task	VIIIIII	Milestone		Spi	it	1:114141414144	Project Summary	Jan Handara Andrews	Baselii	ne 1	

	,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,	3 Month Rolling	-				·····				
ID	Task Name	% Complete	Actual Start	Actual Finish	Baseline Start	Baseline Finish	May Jun	Jul	Aug	Sep Oct	Nov
337	RIP for Ironmongery schedule	100%	Fri 29/6/07	Fri 29/6/07	NA	. NA	Variant Fant Carlos Constant and American	•	29/8/07	1	
338	Detailed Design Preparation	80%	Sat 30/6/07	NA	NA	NA					
339	Design Check by Design Checker	0%	NA	NA	NA	· NA					
340	DDR by PM	0%	NA	NA	NA	NA				222222222	
341	DDR for Ironmongery schedule	0%	NA	NA	NA	NA				•	
342	Maintenance access system - Gondola	94%	Wed 4/10/06	NA	Wed 4/10/06	Thu 5/4/07	Parish and Secretary Street, Sec.	tkandiri jeks de klik je ir satisasi gang	and an army		
343	Design Preparation & Submission	100%	Wed 4/10/06	Thu 2/11/06	Wed 4/10/06	Wed 15/11/06					
344	Design Check by Design Checker	100%	Thu 2/11/06	Wed 3/1/07	Thu 16/11/06	Wed 6/12/06					
345	RIP by PM	100%	Thu 4/1/07	Wed 31/1/07	Thu 7/12/06	Wed 3/1/07					
346	RIP for Maintenance access system	100%	Wed 31/1/07	Wed 31/1/07	Wed 3/1/07	Wed 3/1/07			į		
347	Detailed Design Preparation	100%	Thu 1/2/07	Wed 11/7/07	Tue 16/1/07	Wed 24/1/07			Ì		
348	Design Check by Design Checker	80%	Thu 12/7/07	NA	Thu 25/1/07	Thu 8/2/07	,				
349	DDR by PM	0%	NA	NA	Fri 9/2/07	Thu 5/4/07			THE STATE OF THE S	1	
350	DDR for Maintenance access system	0%	NA	NA	Thu 5/4/07	Thu 5/4/07					
351	Maintenance access system - Catwalks	77%	Wed 16/5/07	NA	NA	NA		~~#05H23G#803+355			
352	Detailed Design Preparation	100%	Wed 16/5/07	Wed 20/6/07	NA NA	NA			•		
353	Design Check by Design Checker	95%	Thu 21/6/07	· NA	NA	NA NA					
354	RIP/DDR by PM	0%	NA	NA NA	NA	NA		H			
355	RIP/DDR for Maintenance access system / Catwalk	s 0%	NA	NA	NA	NA	,	lia.			
356	Acoustic Operable Partition	100%	Mon 25/9/06	Tue 31/7/07	Mon 9/10/06	Mon 9/4/07	OPENSIONAL PROGRAMMENTAL (PROGRAMMENT)				
357	Design Preparation & Submission	100%	Mon 25/9/06	Fri 27/10/06	Mon 9/10/06	Sat 18/11/06			•		
358	Design Check by Design Checker	100%	Sat 28/10/06	Mon 20/11/06	Mon 20/11/06	Sat 9/12/06			1		
359	RIP by PM	100%	Wed 29/11/06	Fri 15/12/06	Mon 11/12/06	Sat 6/1/07					
360	RIP for Acoustic Operable Partition	100%	Fri 15/12/06	Fri 15/12/06	Sat 6/1/07	Sat 6/1/07			1		
361	Detailed Design Preparation	100%	Mon 18/12/06	Mon 23/4/07	Fri 19/1/07	Sat 27/1/07					
362	Design Check by Design Checker	100%	Tue 24/4/07	Tue 5/6/07	Mon 29/1/07	Mon 12/2/07			1		
363	DDR Acoustic Operable Partition by PM	100%	Wed 6/6/07	Tue 31/7/07	Tue 13/2/07	Mon 9/4/07	4				
364	DDR for Acoustic Operable Partition	100%	Tue 31/7/07	Tue 31/7/07	Mon 9/4/07	Mon 9/4/07	-	-	Q		
365	Roofing and waterproofing system	100%	Wed 27/12/06	Mon 16/7/07	Wed 15/11/06	Mon 29/1/07	zaren 1 pariztean erastakoa	este tarrecaria a en qu	, ,		
366	Detailed Design Preparation	100%	Wed 27/12/06	Mon 8/1/07	Wed 15/11/06	Thu 23/11/06		Ī			
367	Design Check by Design Checker	100%	Sat 12/5/07	Tue 26/6/07	Fri 24/11/06	Fri 8/12/06					
368	DDR for Roofing and waterproofing system by PM	100%	Wed 27/6/07	Mon 16/7/07	Sat 9/12/06	Mon 29/1/07	Jacobson Andreas (Casas)				
369	DDR for Roofing and waterproofing system	100%	Mon 16/7/07	Mon 16/7/07	Mon 29/1/07	Mon 29/1/07		71			
370	Glass Balustrade/Metal Railing	93%	Thu 26/10/06	NA	Sat 18/11/06	Thu 1/2/07	ANGERSANING PROPERTY	godje godjeja sa odao, ce j			
371	Design Preparation	100%	Thu 26/10/06	Sat 2/12/06	Sat 18/11/06	Mon 27/11/06			•		
372	Design Check by Design Checker	100%	Sat 2/12/06	Mon 15/1/07	Tue 28/11/06	Tue 12/12/06		ļ			
373	RIP for Glass Balustrade / Metal Railing by PM	100%	Tue 16/1/07	Tue 6/2/07	Wed 13/12/06	Thu 1/2/07					
374	RIP by PM	100%	Tue 6/2/07	Tue 6/2/07	NA	NA					
375	DDR for Detailed Design Preparation	100%	Wed 7/2/07	Tue 5/6/07	Thu 1/2/07	Thu 1/2/07					
376	Design Check by Design Checker	90%	Tue 5/6/07	. NA	Tue 28/11/06	Tue 12/12/06					
377	DDR by PM	0%	NA	NA NA	Wed 13/12/06	Thu 1/2/07		7	iit		
378	DDR for Glass Balustrade / Metal Railing	0%	NA	NA NA	Thu 1/2/07	Thu 1/2/07		ti	2222		
Mont	HKCEC Expansion Project Task h Rolling Programme based on revised m	(5555555555555555	Progress Milestone		Sur	nmary		External Tasks Project Summan	1446-05-590-0-05-0		пагу
ate: 29	9/08/2007 Critical Fask		MINESTOLIE		api	1		r roject aummar		Dasellite [

ID Task N	ame	% Complete	Actual Start	Actual Finish	Baseline Start	Baseline Finish	May	Jun	Jul -	Aug	Sep	Oct	Nov
389	Signage & Electronic Sign (Permanent)	36%	Tue 26/6/07	NA	NA	NA				/8/07			
390	Detailed Design Preparation	70%	Tue 26/6/07	NA	NA	NA				域			
391	Design Check by Design Checker	0%.	NA	. NA	NA	. NA							
392	RIP/DDR for Signage by PM	0%	· NA	NA	NA	NA	_						
393	RIP/DDR for Signage	0%	NA	NA ·	· NA	. NA]						
399	A&A Works Details for Phase II (L5 & L7 Additional Slab)	91%	Mon 19/3/07	NA	Sat 2/12/06	Thu 15/2/07		enggesta sindrataki	gyri pojeto žabdienie:				
400	Detailed Design Preparation	100%	Mon 19/3/07	Tue 17/7/07	Sat 2/12/06		MATERIAL PROPERTY.						
401	Design Check by Design Checker	90%	Wed 18/7/07	NA	Tue 12/12/06	Thu 28/12/06	.1	•	O.	1110			
402	DDR for Detailed Design Preparation by PM	0%	NA	NA	Frì 29/12/06	Thu 15/2/07							
403	DDR for Detailed Design Preparation	0%	NA	NA NA	Thu 15/2/07	Thu 15/2/07			_				
404	Lift Car interiors and Lift Landing	66%	Fri 12/1/07	NA	NA	NA		periodes propietas		des and make the second			
405	Design Preparation & Submission	100%	Fri 12/1/07	Tue 12/6/07	NA	NA			. \				
406	Design Check by Design Checker	90%	Wed 13/6/07	NA	'NA	NA	.1						
407	RIP by PM	0%	NA.	NA	NA	NA	!		Æ				
408	RIP for Lift Car Interiors and Lift Landing	0%	NA	NA	NA	NA)			-			
409	Detailed Design Preparation	0%	NA	NA	NA.	NA	4						
410	Design Check by Design Checker	0%	NA	NA	NA NA	NA	1						
411	DDR by PM	0%	NA	. NA	NA	NA.	7						
412	DDR for Lift Car Interiors and Lift Landing	0%	NA	NA.	NA	NA NA					•		
413	Miscellanous Details	.61%	Fri 6/4/07	NA	NA	NA	COMMITTEE STATE OF ST	Zastriet jetti ja sa	Bertobressenser bles in sele	The second second			
414	Steel & Metal Works (Tx. Rm.; Lift Machine rmetc)	47%	Thu 14/6/07	. NA	NA	NA		•		Carlo Barrella de Carlo Carlo Carlo Carlo Carlo Carlo Carlo Carlo Carlo Carlo Carlo Carlo Carlo Carlo Carlo Car	7		
415	Detailed Design Preparation	90%	Thu 14/6/07	NA	NA	NA NA		Ē					
416	Design Check by Design Checker	0%	NA NA	NA	NA	NA.	Ţ,						
417	RIP/DDR for Steel & Metal Works by PM	0%	NA	NA	NA	N/	<u> </u>						
418	RIP/DDR for Steel & Metal Works	0%	NA	NA.	NA.	N/	N.						
419	Disabled guide paths & Details	71%	Thu 31/5/07	NA	NA NA	No	ν.		gji-fatika kontri 1856 k				
420	Detailed Design Preparation	100%	Thu 31/5/07	Fri 6/7/07	, NA	N/	Ν						
421	Design Check by Design Checker	80%	Sat 7/7/07	NA	, NA	N/	Σ			Ħ			
422	RIP/DDR for Disabled guide paths & Details by PM	0%	NA	NA	NA NA	N/	\[\]			N. III			
423	RIP/DDR for Disabled guide paths & Details	0%	NA.	NA NA	ŅA	NA	7						
424	Carpark, Driveway/loading and unloading areas	41%	Thu 14/6/07	NA NA	NA	NA NA	T	(6)	grande de transcription	CONTRACTOR OF STANS			
425	Detailed Design Preparation	80%	Thu 14/6/07	NA NA	NA NA	NA NA	x				·		
426	Design Check by Design Checker	0%	NA	NA	NA	N/	V	•		THEFT			
427	RIP/DDR for Carpark, Driveway/loading and unloading		NA	. NA	NA	N/	Ā		*	THE STATE OF THE S			
428	RIP/DDR for Carpark, Driveway/loading and unloading	'	NA	l	.1	. N/	<u> </u>			نتشن حديثنا	b		
429	Expansion Joint and wall expansion details for Ph I & II		Fri 6/4/07		NA NA	N/		ee one but and the	Aguaga Passaya Saraha Sar	rancomenași (. The second		
430	Design Preparation & Submission	100%	Fri 6/4/07		NA NA	N/	4					•	
431	Design Check by Design Checker	100%	Sat 12/5/07		NA NA	N/				1			
432	RIP by PM	100%	Sat 7/7/07		NA NA	N .	4						
432	RIP for Expansion Joint	100%	. Thu 9/8/07	.1		1	Ā		man 2001				
434	Detailed Design Preparation	50%	Thu 9/8/07				4						
434	Design Check by Design Checker	0%	NA NA	1	1								
400	Design Ottebr by Design Ottebros	1 074		1	1						teller er freihet		
Project:HKCE(ing Programme based on revised m	93000000000000000000000000000000000000	Progress		· ·	mmary	S74 - 1, 37%	and the second	External Tasks Project Summary			roup By Summary aseline 1	
Date: 29/08/20			Milestone		Sp	iir.	177113		r rujeur ournitary		De	40-MIG 1	

	3	Month Rolling			master i regiam	inc iterit opu	anny on 20 magast.		15-d			
ID	Task Name	% Complete	Actual Start	Actual Finish	Baseline Start	Baseline Finish	May Jun	Jul	Aug	Sep	Oct	Nov
436	DDR for Expansion Joint by PM	0%	NA	. NA	NA	NA NA	reas juni	Tour	29/8/07			11101
437	DDR for Expansion Joint	. 0%	NA	NA	NA	NA				•		
438	internal Dry wall Partition Details	64%	Thu 14/6/07	NA	NA	NA				ľ		
439	Detailed Design Preparation	100%	Thu 14/6/07	Thu 19/7/07	NA	NA						
440	Design Check by Design Checker	50%	Thu 19/7/07	NA	NA	NA		Ē	FI LEF			
441	RIP/DDR for Internal Dry wall Partition Details by PN	A 0%	NA	NA	· NA	NA		-				
442	RIP/DDR for Internal Dry wall Partition Details	.0%	NA	NA	NA	NA NA						
443	Fixture furniture design & service counyer detail	44%	Thu 14/6/07	NA	NA	NA	Į	and the second second second				
444	Detailed Design Preparation	85%	Thu 14/6/07	NA	NA	NA			•		•	
445	Design Check by Design Checker	0%	NA	NA	NA	NA		: 2	स्सर			
446	RIP/DDR for Fixture furniture design & service coun	ye 0%	NA NA	NA	NA	NA		,				
447	RIP/DDR for Fixture furniture design & service coun	ye 0%	NA	NA	NA	NA			transaction of the second	l		
457	Builder's work for escalators (remaining)	47%	Thu 14/6/07	NA	NA	NA	ı	o maria de la compo		ļ		
458	Detailed Design Preparation	90%	Thu 14/6/07	NA	NA	NA			•			
459	Design Check by Design Checker	0%	NA	NA	NA	NA		Marian San Control 14	الوالوالوالوا			
460	RIP/DDR for Builder's work for escalators (remaining) by	Pf 0%	NA	. NA	NA	NA			77277			
461	RIP/DDR for Builder's work for escalators (remaining)	0%	NA	. NA	NA	NA						
462	Structural Design .	95%	Fri 26/5/06	NA	Fri 26/5/06	Fri 2/2/07	interpretation of the Section Section 2015	gagari dan ke				
469	Detalls Design Review	95%	Wed 7/6/06	NA NA	Wed 7/6/06	Fri 2/2/07	sessional constitution	leh progression consequen				
516	Stage 3 A&A Works Modification of Existing Atrium L	.ini 97%	Fri 17/11/06	NA	Fri 17/11/06	Sat 27/1/07	Assertic production (1998)					
517	Detailed Design Preparation	100%	Fri 17/11/06	Mon 12/2/07	Fri 17/11/06	Fri 29/12/06			•			
518	Design Check by Design Checker	100%	Tue 13/2/07	Fri 8/6/07	Sat 30/12/06	Sat 13/1/07						
519	RIP/DDR Submission by PM	50%	Thu 2/8/07	NA NA	Mon 15/1/07	Sat 27/1/07						
520	RIP/DDR for Structural Plan	0%	NA NA	NA NA	Sat 27/1/07	Sat 27/1/07			WAR ZZ			
521	A&A Works at Phase 2 Building	98%	Fri 2/2/07	NA	Fri 10/11/06	Sat 20/1/07						
522	Detailed Design Preparation	100%	Fri 2/2/07	Tue 13/3/07	Fri 10/11/06	Wed 20/12/06						
523	Design Check by Design Checker	100%	Tue 13/3/07	Sat 14/4/07	Thu 21/12/06	Sat 6/1/07						
524	RIP/DDR Submission by PM	90%	Mon 16/4/07	NA	Mon 8/1/07	Sat 20/1/07						
525	RIP/DDR for Structural Plan	0%	NA NA	NA NA	Sat 20/1/07	Sat 20/1/07						
526	BS Design	96%	Fri 26/5/06	. NA	Wed 14/6/06	Tue 2/1/07		esasta programa de la gr				
527	BS - HVAC	94%	Fri 14/7/06	NA	Fri 14/7/06	Tue 2/1/07		STEERING OF THE PARTY OF THE PA				
539	Details Design Review	83%	Tue 5/9/06	NA	Tue 5/9/06	Tue 2/1/07	Chicken & Reference in Artistance					
540	Detailed Design Preparation	100%	Tue 5/9/06	Sat 25/11/06	Tue 5/9/06	Mon 13/11/06		•				
541	Design Check by Design Checker	99%	Wed 9/5/07	NA	Tue 14/11/06	Mon 11/12/06						
542	DDR for HVAC Submission by PM	0%	NA NA	NA.	Tue 12/12/06	Tue 2/1/07	H _C					
543	DDR for HVAC	0%	NA NA	. NA	Tue 2/1/07	Tue 2/1/07		THILLY IN				
544	BS - Electrical	93%	Fri 28/7/06	NA NA	Fri 28/7/06	Fri 29/12/06						
556	Details Design Review	84%	Mon 25/9/06	NA	Tue 22/8/06	Fri 29/12/06						
557	Detailed Design Preparation	100%	Mon 25/9/06	Fri 22/12/06	Tue 22/8/06	Thu 9/11/06						
558	Design Check by Design Checker	99%	Thu 28/12/06	. NA	Fri 10/11/06	Fri 8/12/06						
559	DDR for Electrical Submission by PM	0%	NA NA	NA NA	Sat 9/12/06	Fri 29/12/06						
560	DDR for Electrical	0%	NA NA	NA NA	Fri 29/12/06	Fri 29/12/06						
JUU	DDIVIOLEGISTICAL	1 576	INV	, 14/	11120112100	11123112100	<u> </u>			L		
Project.	HKCEC Expansion Project Task REE	353555555555	Progress	San Marian Constitution	Sun	nmary	AUSTRALISMO STRATO	External Tasks		Group By 8	Summarv	e de proposition
	h Rolling Programme based on revised m		J		- Marian Constitution of	•			Language State Control of the Contro			
	0/08/2007 Critical Task	<i>THIRDIN</i>	Milestone		Spli	t		Project Summary	ECHNICAL MANAGEMENT AND AND AND AND AND AND AND AND AND AND	Baseline 1		


ID	Task Name .	% Complete	Actual Start	Actual Finish	Baseline Start	Baseline Finish	May	Jun	Jul	Aug	Sep	Oct	Nov
582	Details Design Review	96	% Fri 26/5/06	NA	Thu 24/8/06	Fri 29/12/06	29/8/07	NIGOTE WASHING		7	<u> </u>		
583	Detailed Design Preparation	100	% Fri 3/11/06	Fri 24/11/06	Thu 24/8/06	· Fri 10/11/06							
584	Design Check by Design Checker	100	% Mon 27/11/06	Mon 15/1/07	Sat 11/11/06	Thu 7/12/06	5						
585	DDR for Fire Services Submission by Pl	M 100	% Mon 15/1/07	Thu 1/2/07	Fri 8/12/06	Fri 29/12/06	5] -						
586	DDR for Fire Services	100	% Thu 1/2/07	Thu 1/2/07	Fri 29/12/06	Fri 29/12/06	5						
587	Stage 2	93	% Fri 26/5/06	· NA	NA	NA	Contraction of the Contraction o	(expense) en som	NO SERVICE DE LA COMPANSION DE LA COMPAN	P			
588	Detailed Design Preparation	100	% Thu 14/6/07	Wed 18/7/07	NA	NA	<u> </u>						
589	Design Check by Design Checker	90	% Thu 19/7/07	NA	NA	NA	<u> </u>	,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,					
590	DDR for Fire Services Submission	by PM C	% NA	NA NA	NA NA	NA NA	7		-				
591	DDR for Fire Services		% NA	NA NA	NA NA	NA NA	d						
644	BS - Diversion Plan for Pedestrian Tunnel		% Sat 25/8/07	NA NA	NA NA	NA							
645	RIP/DDR Review		% Sat 25/8/07	NA NA	NA NA	NA.	7						
646	Design Preparation		% NA	NA NA	NA	NA.	T				1		
647	Design Check by Design Checker		% . NA	1	NA.	NA	7				H		
648	RIP/DDR for Submission by PM		% NA	L.	NA NA	NA NA	T .						
649	RIP/DDR for Pedestrian Tunnel		% NA	NA	NA NA	NA	X				Ц		
662	Procurement		% Fri 26/5/06	NA	Fri 26/5/06	Mon 28/4/08	3	ang na sa Ayereya	98447AJPSE 5989		economic de la companya de la compan		
663	Specialist Package	27		NA	1	Mon 28/4/08	**************************************	\$\$\\ \$2\\\\$\\\$\\\$\\\$\\\$\\\$\\\$\\\$\\\$\\\$\\\$\\\$\	ragyer ta Kaleyaya	THE RESERVE OF THE PARTY.	errorgeseyeye ye		eren eren gan araban eren er
664	Heavy Lifting for Steel Roof Trusses	66		NA	1	Tue 10/7/07		-1755-1818 -18 18-181	Standardystage	Anger Fráskkangssákk		- 45/4516(1850)2-5mg	
665	Slide Beam/Lifting Frame/Strand Jack/Tempor			NA NA	1	Tue 10/7/07			series di seriejo	grage of the profession of the sec			1
666	Procure Materials for Heavy Lifting System	·	% Mon 2/4/07	NA NA	1	Thu 26/4/07				1111		•	
667	Procure Materials for Slide Beams & Tie Bea		% Mon 2/4/07	NA NA	1.	Thu 26/4/07	250 CAN CAR CAR CAR CAR						
668	Pre-fabrication of Slide Beams and Tie Beam	1	% Wed 27/6/07	NA	1	Tue 10/7/07	04-1539 to 40 (45) 47 (47)			(43555) 			
694	Structural Steel Works		% Wed 7/6/06	1		Thu 22/11/07			Market Service 192		an an an an an an an an an an an an an a		
695	Place Ordering of Materials from Steel Mills	100		Thu 29/6/06	.1	Thu 29/6/06							
696	Material Procurement & Delivery	i	% Wed 7/6/06	i	1	1							
697	Shop Drawing Submission & Approval		7% VV60 770/05	1	.1	Fri 1/12/06	1						
698	First Delivery to Fabrication Yards	100			Fri 1/12/06	Fri 1/12/06	1				j		
699	Fabrication of Structural Steel Works		0% Fri 1/12/06	NA	Fri 1/12/06	Thu 22/11/07	1				į		
702	Curtain Wall / Cladding		5% Fri 20/4/07	NA NA	1	Sat 17/11/07		Agente de la companya	wa ki negasaka	Märtes var aves vivid säätlää		75 - 17 - 17 - 17 - 17 - 17 - 17 - 17 -	rija karangan karangan da
702	Subjetting preparation (based on DDR submission			Fri 3/8/07	Fri 1/12/06	Mon 8/1/07	}						
					ļ	Mon 5/3/07	THE PARTY OF THE PARTY.	40224500066040		64-24-24-22		cren	
704	Shop Drawing Submission & Approval		1% NA	1	f .	Mon 21/5/07	1			Titt			
705	Visual and Performance Mock Up Test				1	Sat 17/11/07						111111	mmmm
706	Production & Delivery of Frames/Panels for west				i	Wed 12/3/08	1						
710	M & E Long - Lead Items	ļ.	1% NA	1	1		.1				PT-TT-		
711	MVAC Equipment Procurement	į.	1% NA	1	J	Thu 29/11/07					2222	umun	
712	Electrical Equipment	į)% NA		1	Tue 27/11/07	7777	HILLING THE	mm	muana			ининини
713	Lift & Escalator Procurement & Delivery		1% NA	į .	1	Thu 6/12/07	_1	<u> </u>					
714	Large Diameter Pipework & Filtings	i)% NA	İ	1	Sat 17/11/07		<u> </u>	Thirm	********	tititititi	THE PERMITE	Thibititi
715	Gondola Procurement)% NA	I	1	Mon 24/9/07	I					***************************************	
716	Lighting / Fire Shutter / Curtain / Smoke Curtain)% NA	!	1	Wed 12/3/08	the state of the s						
717	Telecommunication Equipment)% NA	NA NA	Sat 14/4/07	Thu 31/1/08	8		HHHH			HHHH	HHHHH
							Weight 1977			C3372223732373			500000000000000000000000000000000000000
roject:l	HKCEC Expansion Project Task	582888888888	Progress	1087057/640	Su	mmary	Martinessacionistica	Exten	nal Tasks	disconnection of		oup By Summai	-
s Month	n Rolling Programme based on revised m 0/08/2007 Critical Task		Milestone		Sp	iit -		Proje	ct Summary	000000000000000000000000000000000000000	Ra Ba	seline 1	

ID	Task Name	%	Ashual Clast	Actual Finish				
	·	Complete	Actual Start	Actual Finish	Baseline Start	Baseline Finish	May Jun Jul Aug Sep Oct	Nov
718	Bearing for Steel Truss	42%	Thu 12/10/06	. NA	Fri 20/10/06	· Thu 8/2/07		1
719	Shop Drawing Submission & Approval(10/11) · ·	95%	Thu 12/10/06	NA	· Fri 20/10/06	Mon 6/11/06		
720	Bearing Procument and Delivery	. 30%	Fri 20/10/06	NA	- Tue 7/11/06	Thu 8/2/07		
721	Contractor Submission	26%	Thu 25/5/06	NA	Thu 25/5/06	Tue 5/8/08		0275(00),8600,0607.
752	CSWD / CBWD	0%	NA	NA	Wed 3/1/07	Tue 5/8/08		- od estados de c
753	CSW/CBW Submission/Comment/Re-submit/Approval	0%	· NA	NA NA	Wed 3/1/07	Thu 31/1/08		ŲŲŲŲ
754	Review of Strucutral Plan for Building Services	0% -	NA NA	NA NA	Mon 2/4/07	Thu 31/1/08		
755	Shop Drawing Submission/Comment/Re-submit/Approval	0%	NA	· NA	Sat 10/3/07	Tue 5/8/08		
756	Site Works	18%	Mon 19/6/06	NA.	Mon 19/6/06	Wed 11/3/09		7777777777
782	A & A Works to Existing HKCEC Phase 1 and 2	37%	Wed 26/7/06	NA	Wed 26/7/06	Wed 29/10/08		is, garren başalığını
783	A & A Works to HKCEC Phase 1	21%	Wed 27/12/06	NA	Mon 7/5/07	Wed 29/10/08		11/2/2010 12/3/2010
786	HK CEC Phase 1 - New Atrium Link Connection	11%	Mon 30/4/07	NA.	Mon 7/5/07	Wed 29/10/08		Approximately the province of
787	Erect Internal Hoarding (G.L. 25/A1-A)	100%	Mon 30/4/07	Man 18/6/07	Mon 7/5/07	Sat 23/6/07		
788	Remove Existing Internal Finishes & Feature	70%	Fri 22/6/07	NA NA	Mon 25/6/07	Mon 30/7/07		
789	. Termination for Existing E&M Services	0%	NA	NA	Tue 31/7/07	Mon 3/9/07		
790	Modification Works for Existing Structure	0%	NA	NA NA	Tue 7/8/07	Mon 3/9/07		
808	A & A Works to HKCEC Phase 2	65%	Wed 26/7/06	NA	Wed 26/7/06	Fri 21/9/07		
809	HKCEC Phase 2 Area (Grid A1/14-16, level2) for Pedestrian c	100%	Sat 17/2/07	Thu 28/6/07	Mon 26/2/07	Tue 3/4/07		
810	Erect Internal Hoarding	100%	Tue 29/5/07	Tue 12/6/07	Mon 26/2/07	Sat 10/3/07		
811	Remove Existing Finishes & Feature	100%	Wed 13/6/07	Tue 19/6/07	Mon 12/3/07	Sat 17/3/07		
812	Termination for Existing E&M Services	100%	Sat 17/2/07	Tue 12/6/07	Wed 7/3/07	Wed 14/3/07		
813	Modification Works for External Façade	100%	Wed 13/6/07	Thu 28/6/07	Thu 15/3/07	Tue 3/4/07	HITCHIAN AND AND AND AND AND AND AND AND AND A	
836	Demolition of Existing Artrium Link	88%	Wed 14/3/07	NA	Wed 14/3/07	Wed 23/1/08	in the second se	**************************************
837	Removal Existing Eastern Glass Wall	100%	Fri 4/5/07	Sat 28/7/07	vved 14/3/07 Fri 4/5/07	Wed 23/1/08 Mon 25/6/07		TOTAL CANCELLAR
838	Precuation Measures Installation for Eastern Façade Removal	100%	Fri 4/5/07	Sat 20/7/07 Sat 9/6/07	Fri 4/5/07	Fri 25/5/07		
839	Bamboo Scaffolding Erection	100%	Wed 16/5/07	Sat 9/6/07	Fri 11/5/07	Fri 25/5/07		
840	Consent for Eastern Façade Removal	100%	Fri 8/6/07	Fri 6/7/07	Sat 26/5/07	i		
841				·		Sat 26/5/07		
842	Removal of Existing Eastern Glass Wall	100%	Sat 9/6/07	Sat 28/7/07	Mon 28/5/07	Mon 25/6/07	AND AND AND AND AND AND AND AND AND AND	
	Demolition of Existing Atrium Link	83%	Wed 14/3/07	NA NA	Wed 14/3/07	Wed 23/1/08		2,4600,5600,5600
843	Diversion/Termination of Existing E&M Services to New Access	100%	Wed 14/3/07	Tue 5/6/07	Wed 14/3/07	Tue 22/5/07		
844	Removal Escalator Inside Existing Atrium Link	100%	Fri 1/6/07	Fri 15/6/07	Tue 29/5/07	Tue 19/6/07		
845	Removal Roof Floor Finishes & Non-Structural Elements	100%	Thu 31/5/07	Sat 30/6/07	Tue 29/5/07	Tue 12/6/07		
846	Bamboo Scaffolding Erection for Removal Internal Finishes and	100%	Tue 29/5/07	Thu 7/6/07	Tue 29/5/07	Tue 12/6/07		
847	Removal Internal Finishes, Cladding & E&M Fixing From Roof to	100%	Tue 29/5/07	Thu 12/7/07	Tue 29/5/07	Wed 11/7/07		
848	Propping & Precuation Measures Installation for Demolition Wor	100%	Tue 29/5/07	Tue 10/7/07	Tue 29/5/07	Wed 11/7/07		
849	Consent for Demolition Works .	100%	Fri 8/6/07	Fri 8/6/07	Thu 12/7/07	Thu 12/7/07	<u>}</u>	
850	Removal Slab From Roof to Level 2	100%	Sat 9/6/07	Sat 18/8/07	Fri 13/7/07	Tue 7/8/07		
851	Removal Steel Floor Trusses From Roof to Level 2	85%	Sat 9/6/07	NA	Fri 27/7/07	Sat 11/8/07		
852	Removal Existing Hanger Columns	100%	Fri 10/8/07	Sat 18/8/07	Mon 13/8/07	Tue 28/8/07		
853	Removal Existing Roof Trusses	85%	Sat 18/8/07	NA	Wed 29/8/07	Thu 13/9/07		
854	Modification Works of Existing Eastern Façade Truss level 29.4	0%	NA	NA	Thu 30/8/07	Mon 17/9/07		
855	Removal of remaining Existing Eastern & Western Façade Trust	0%	NA	NA	Sat 15/12/07	Wed 23/1/08		
Drojpotski	KCEC Expansion Project Task properties		Progress		Sur	nmary	External Tasks Group By Summary	WHEN THE PROPERTY.
	Rolling Programme based on revised m		Milestone	-	Spl		The state of the s	
	20,2001	K.C.C.C.C.C.C.C.C.C.C.C.C.C.C.C.C.C.C.C					Territoria de la company	

Computer March M			Nonth Rolling	Programme ba	isea on revisea	master Progran	ime Rev.1 Upa	dating on 29 August 2007
Nov. Action 100 10	ID	Task Name		Actual Start	Actual Finish	Baseline Start	Baselina Finish	May lun lul laur (Son lost laur
Mile-piles some forth (1004-1), 160-2 and for a cellule 1	856	New Atrium Link Extension		Thu 22/6/06	NA			
Competion Report to DC Load Test for the Second Princip (Inca) Consert Feet Cap & Strokken Winter Superstrowner Columns to Steel Traces - Grid 17 Colum	921	Mini-piles near Grid 16/Al-A, 16/D-E and for additio	15%	Thu 22/6/06	NA	Fri 5/10/07	· NA	
Lost Test for the Selected Prince P	922	Mini-pile construction (102 nos)	70%	Thu 22/6/06	· NA	- NA	NA	
Load Treet for the Gelecked Prize of Trans) ON, NA NA NA NA NA Superativolure OR Superativolure OR Columns 05 Steel Truss - Grid 17 Column DF17 ON, NA NA NA NA NA NA NA NA NA NA NA NA NA N	923	Completion Report to IDC	- 0%	NA	NA	- NA	NA NA	
Support State Support Stat	924	Load Test for the Selected Piles (2 nos)	0%	NA NA	NA NA	NA	NA	
Column ET? Column ET? (Column ET. (Column	925	Consent for Pile Cap & Structure Works	0%	NA	NA	NA NA	· NA	
Column E177 R. C. Rega Columns for E17(91m3) R. R. C. Rega Columns for E17(91m3) R. R. C. Rega Columns for E17(91m3) R. R. C. Rega Columns for E17(91m3) R. R. C. Rega Columns for E17(91m3) R. R. C. Rega Columns for E17(91m3) R. R. C. Rega Columns for D24(91m3) R. R. C. Rega Columns fo	937	Superstructure	30%	Thu 30/11/06	NA.	Wed 15/11/06	Wed 25/6/08	
R.C. Morge Columns for PT/1961/307	938	Columns to Steel Truss - Grid 17	62%	Mon 4/12/06	NA	Fri 1/12/06	Fri 5/10/07	
Bauring Infallation at Column 617	942	Column E/17	0%-	NA	NA NA	Fri 7/9/07	Fri 5/10/07	
Column ATT R. C. Maga Columns for ATT/S85m3) R. C. Maga Columns for Ba244 (384m3) R. C. Maga Columns for Ba244 (384m3) R. C. Maga Columns for Ba244 (384m3) R. C. Maga Columns for Ba244 (384m3) R. C. Maga Columns for Ba244 (384m3) R. C. Maga Columns for Ba244 (384m3) R. C. Maga Columns for DA24(384m3) R. Maga Sambay Rabandalidin for R. Maga Sambay Rabandalidin for R. Maga Sambay Rabandalidin for R. Maga Sambay Rabandalidin for R. Maga Sambay Rabandalidin for R. Maga Samba	943	R.C Mega Columns for E/17(91m3)	0%	NA	NA	Fri 7/9/07	Tue 2/10/07	
R.C. Meags Columns for Alt 7(380m2) Review probabilistics at Column Alt 7 Column DH7 R.C. Meags Columns for BH7(386m5) See See See See See See See See See Se	944	Bearing Installation at Column E/17	0%	NA	NA	Wed 3/10/07	Fri 5/10/07	
Bearing Installation at Column A177	945	Column A/17	64%	Mon 21/5/07	NA.	Wed 2/5/07	Mon 11/6/07	
Bearing Installation at Column A177	946	R.C Mega Columns for A/17(338m3)	70%	Mon 21/5/07	NA NA	Wed 2/5/07	Thu 7/6/07	
Column B177 R.C. Maga Columns for 6117(985m3) 2561 Tus 2916/07 NA NA NA Sat 99107 Tus 1296/07 Column C177 939, Sat 516/07 NA NA NA Sat 99107 Tus 1296/07 R.C. Maga Columns for 717(442m3) 100% Sat 516/07 NA NA NA Sat 99107 Tus 1296/07 R.C. Maga Columns for C17(442m3) 100% Sat 516/07 NA NA NA Sat 99107 R.C. Maga Columns for C17(442m3) 100% Fit 1296/07 R.C. Maga Columns for D177 R.C. Maga Columns for D177 R.C. Maga Columns for D177 R.C. Maga Columns for D177 R.C. Maga Columns for Mark 44, 484 Mm3 NA NA NA NA NA NA NA NA NA NA NA NA NA N	947	Bearing Installation at Column A/17	0%	NA	L	1		
R. C. Mega Columns for B17(285m3) 25% Tue 29/607 NA RA 38 49/607 Tue 12/607 T	948	-				1		
Bearing Installation at Column Bi17	949				<u> </u>			
Column CH7 R. C. Maga Columns for CH7(442m3) 100% Sal 5/507 Fri 22/807 Bearing Installation at Column CH7 O/W NA NA NA Sal 5/507 R. C. Mega Columns for DH7(342m3) 100% Fri 18/507 R. C. Mega Columns for DH7(342m3) 100% Fri 18/507 R. C. Mega Columns for DH7(342m3) 100% Fri 18/507 R. C. Mega Columns for CH7(342m3) 100% Mon 8/107 R. C. Mega Columns for A1224 (+14.4 to +51.8 300r) R. C. Mega Columns for A1224 (+14.4 to +51.8 300r) R. C. Mega Columns for A1224 (+14.4 to +51.8 300r) R. C. Mega Columns for A1224 (414.4 to +51.8 300r) R. C. Mega Columns for A1224 (414.4 to +51.8 300r) R. C. Mega Columns for A1224 (414.4 to +51.8 300r) R. C. Mega Columns for A1224 (414.4 to +51.8 300r) R. C. Mega Columns for A1224 (414.4 to +51.8 300r) R. C. Mega Columns for Cl24(487m3) R. Sal 24/207 R. C. Mega Columns for Cl24(487m3) R. Sal 24/207 R. C. Mega Columns for Cl24(487m3) R. Sal 24/207 R. C. Mega Columns for Cl24(487m3) R. Sal 24/207 R. C. Mega Columns for Cl24(487m3) R. Sal 24/207 R. C. Mega Columns for Cl24(487m3) R. Sal 24/207 R. C. Mega Columns for Cl24(487m3) R. Sal 24/207 R. C. Mega Columns for Cl24(487m3) R. Sal 24/207 R. C. Mega Columns for Cl24(487m3) R. Sal 24/207 R. C. Mega Columns for Cl24(487m3) R. Sal 24/207 R. C. Mega Columns for Cl24(487m3) R. Sal 24/207 R. C. Mega Columns for Cl24(487m3) R. Sal 24/207 R. C. Mega Columns for Cl24(487m3) R. Sal 24/207 R. C. Mega Columns for D24(288m3) R. Sal 24/207 R. C. Mega Columns for D24(288m3) R. Sal 24/207 R. C. Mega Columns for D24(288m3) R. Sal 24/207 R. C. Mega Columns for D24(288m3) R. Sal 24/207 R. Sal 24/207 R. C. Mega Columns for D24(288m3) R. Sal 24/207	950		1		1			i interpretation in the second
R.C. Mega Columns for C17/(442m3) 100% Sat 5/507 Fri 22/807 Fri 22/807 Fri 22/807 Fri 86/807 1	_	1						
Bearing Installation at Column C/17	952				L			. · · · · · · · · · · · · · · · · · · ·
Column D177 R.C. Mega Columns for D17(342m3) 100% Fri 196/07 Fri 228/07 Wed 28/07 Thu 78/07 Bearing Installation at Column D177 0% NA NA Fri 196/07 Fri 228/07 Wed 28/07 R.C. Mega Columns for A1a/24 99% Mon 81/07 NA Fri 191/206 R.C. Mega Columns for A1a/24 (14 to +14.4, 84m3) 100% Mon 81/07 Wed 24/1/07 R.C. Mega Columns for A1a/24 (14 to +14.4, 84m3) 100% Mon 81/07 Wed 24/1/07 R.C. Mega Columns for A1a/24 (14 to +14.4, 84m3) 100% Mon 81/07 Wed 24/1/07 R.C. Mega Columns for A1a/24 (14 to +14.4, 84m3) 100% Mon 81/07 NA Bearing Installation at Column A1a/24 70% Fri 1/2/07 R.C. Mega Columns for Bar/24 (364m3) 100% Fri 1/2/07 R.C. Mega Columns for Bar/24 (364m3) 100% Fri 1/2/07 R.C. Mega Columns for Bar/24 82% Tue 8/6/07 NA Reserving Installation at Column Bar/24 70% Mon 88/6/07 R.C. Mega Columns for Bar/24 (364m3) 100% Fri 1/2/07 R.C. Mega Columns for Bar/24 R.C. Mega Columns for Bar/24 98% Fri 1/2/07 R.C. Mega Columns for Bar/24 100% Mon 88/6/07 R.C. Mega Columns for Bar/24 100% Mon 88/6/07 R.C. Mega Columns for C24 100% Mon 88/6/07 R.C. Mega Columns for C24 100% Mon 88/6/07 R.C. Mega Columns for C24 100% Mon 88/6/07 R.C. Mega Columns for C24(467/ms) 100% Mon 88/6/07 R.C. Mega Columns for C24(467/ms) 100% Mon 88/6/07 R.C. Mega Columns for C24 100% Mon 88/6/07 R.C. Mega Columns for C24 100% Mon 88/6/07 R.C. Mega Columns for C24 100% Mon 88/6/07 R.C. Mega Columns for C24 100% Mon 88/6/07 R.C. Mega Columns for C24 100% Mon 88/6/07 R.C. Mega Columns for C24 100% Mon 88/6/07 R.C. Mega Columns for C24 100% Mon 88/6/07 R.C. Mega Columns for C24 100% Mon 88/6/07 R.C. Mega Columns for C24 100% Mon 88/6/07 R.C. Mega Columns for C24 100% Mon 88/6/07 R.C. Mega Columns for C24 100% Mon 88/6/07 R.C. Mega Columns for C24 100% Mon 88/6/07 R.C. Mega Columns for C24 100% Mon 88/6/07 R.C. Mega Columns for C24 100% Mon 88/6/07 R.C. Mega Columns for C24 100% Mon 88/6/07 R.C. Mega Columns for C24 100% Mon 88/6/07 R.C. Mega Columns for C24 100% Mon 88/6/07 R.C. Mega Columns for C24 100% Mon 88/6/07 R.C. Mega Columns for C24 100% Mon 88/6	953				<u> </u>	i		
R.C. Mega Column for D/17(342m3) 100% Fri 18/507 Fri 22/807 Wed 2/507 Thu 7/807 Bearing Installation at Column D/17 0% NA NA Fri 8/607 Mon 11/208 Tue 28/607 Column A1a/24 99% Mon 8/107 NA Thu 29/1209 Sat 24/207 R.C. Mega Columns for A1a/24 (+10 +14.4, 84m3) 100% Mon 8/107 NA Thu 29/1209 Sat 24/207 R.C. Mega Columns for A1a/24 (+10 +14.4, 84m3) 100% Mon 8/107 Wed 24/107 Tue 28/1209 Mon 15/107 R.C. Mega Columns for A1a/24 (+14.4 to +51.8, 800m 100% Thu 25/107 NA Thu 22/207 Sat 24/207 Dearing Installation at Column A1a/24 70% Thu 5/407 NA Thu 22/207 Sat 24/207 Column Ba2/4 99% Fri 27/307 NA Sat 3/207 Sat 28/507 Sat 28/507 Sat 28/507 Sat 28/507 Sat 28/507 Sat 28/507 Sat 28/507 Sat 28/507 Tue 29/507 Dearing Installation at Column Ba2/4 70% Mon 28/507 NA Mon 3/407 Wed 11/407 Tue 29/507 Columns C/24 82% Tue 8/507 NA Fri 18/507 Fri 25/607 Tue 29/507 Tue 29/507 R.C. Mega Columns for C/24/467m3) 86% Tue 8/507 NA Fri 18/507 Fri 25/607 Tue 29/507 Tue 29/507 Columns D2/4 9% Wed 18/507 NA NA NA Sat 28/507 Tue 29/507 Tue 29/507 Tue 29/507 R.C. Mega Columns for C/24/467m3) 86% Tue 8/507 NA NA NA Sat 28/507 Tue 29/507 Tue 24/407 R.C. Mega Columns for D2/4/586m3) 100% Wed 18/507 NA NA NA Sat 28/507 Tue 24/407 R.C. Mega Columns for D2/4/586m3) 100% Wed 18/507 NA NA NA Wed 28/507 Tue 24/407 R.C. Mega Columns for D2/4/586m3) 100% Wed 18/507 NA NA NA Wed 28/507 Fri 27/407 Steel Roof Trusese and Superstructure 20% Thu 30/108 NA NA Wed 28/507 Thu 20/107 Tue 24/507 Thu 20/107 Tenser from Column D2/4 0% NA NA NA Wed 30/507 Thu 9/707 Trus 29/507 Trus 9/507 4	9	. i			f			
Bearing Installation at Column D1/7	955	The state of the s	1		i			
Columns to Steel Truss - Grid 24 94% Tru 14/12/06 NA Fri 11/12/08 True 29/5/07 Column ArtiZ4 99% Mon 8/1/07 NA True 29/5/07 R.C. Mega Columns for Ata/24 (+41 to +14.4, 84m3) 100% Mon 8/1/07 Wed 24/1/07 True 29/5/07 R.C. Mega Columns for Ata/24 (+41.4 to +51.8, 300tr 100% True 25/1/07 Vid 4/4/07 True 16/1/07 Wed 21/2/07 Bearing Installation at Column A1a/24 70% True 54/07 NA True 22/2/07 Sat 24/2/07 R.C. Mega Columns for Ba/24 (384m3) 100% Fri 23/07 NA Sat 3/2/07 Sat 24/2/07 Sat 24/2/07 R.C. Mega Columns for Ba/24 (384m3) 100% Fri 23/07 NA Sat 3/2/07 Sat 24/2/07 Sat 24/2/07 Bearing Installation at Column Ba/24 70% Mon 28/5/07 NA Mon 94/07 Wed 11/4/07 Columns Cl/24 82% True 8/5/07 NA Fri 16/2/07 True 29/5/07 R.C. Mega Columns for C/24(467m3) 86% True 8/5/07 NA Fri 16/2/07 Fri 25/7/07 Bearing Installation at Column Cl/24 0% NA NA Sat 28/5/07 True 29/5/07 Columns Cl/24 94% Wed 16/5/07 NA Mon 12/2/07 Fri 25/7/07 Columns Cl/24 94% Wed 16/5/07 NA Mon 12/2/07 Fri 25/7/07 Bearing Installation at Column Di/24 0% NA NA Sat 28/5/07 Fri 32/7/07 Bearing Installation at Column Di/24 0% NA NA Wed 39/5/07 Fri 32/7/07 Steel Roof Trusses and Superstructure 20% True 30/11/08 NA Wed 25/4/07 Fri 25/1/07 Heavy Liling & Silding System Installation 15% Wed 18/7/07 NA Wed 39/5/07 True 19/1/07 Transfer Trues for Grid 24(A-B 0% NA NA NA NA Wed 39/5/07 True 19/1/07 Assembly Steel Transfer Truss on Column A1a/24 & B 0% NA NA NA Wed 39/5/07 True 19/1/07 Transfer Truss for Grid 24(A-B 0% NA NA NA Wed 39/5/07 True 19/1/07 Assembly Steel Transfer Truss on Column A1a/24 & B 0% NA NA NA Wed 39/5/07 True 19/1/07 Assembly Steel Transfer Truss on Column A1a/24 & B 0% NA NA NA Wed 30/5/07 True 19/1/07 Assembly Steel Transfer Truss on Column A1a/24 & B 0% NA NA NA Wed 30/5/07 True 19/1/07 Assembly Steel Transfer Truss on Column A1a/24 & B 0% NA NA NA Wed 30/5/07 True 19/1/07	956				L	1		
Column A1a/24 99% Mon 8/1/07 No. Thu 29/12/06 Sat 24/2/07 R.C. Mega Columns for A1a/24 (+41.4 14.4, 84m3) 100% Mon 8/1/07 Wed 24/1/07 Thu 29/12/06 Mon 16/1/07 R.C. Mega Columns for A1a/24 (+14.4 te 451.8, 300n 100% Thu 25/1/07 Wed 41/4/07 Thu 18/1/07 Wed 21/2/07 Bearing Installation at Column A1a/24 70% Thu 18/4/07 NA Thu 22/2/07 Sat 24/2/07 Column 8a/24 99% Fri 2/3/07 NA Sat 3/2/07 Wed 11/4/07 R.C. Mega Columns for Ba/24 (384m3) 100% Fri 2/3/07 NA Sat 3/2/07 Wed 11/4/07 Bearing Installation at Column Ba/24 70% Mon 28/5/07 NA Mon 14/2/07 Wed 11/4/07 Columns D/24 82% True 8/5/07 NA Fri 16/3/07 Fri 25/5/07 R.C. Mega Columns for C/24/667m3) 88% True 8/5/07 NA Fri 16/3/07 Fri 25/5/07 Bearing Installation at Column C/24 0% NA NA Sat 28/5/07 Fri 27/4/07 R.C. Mega Columns for D/24(389m3) 100% Wed 19/5/07 Fri 13/7/07 Mon 12/2/07 True 29/5/07 R.C. Mega Columns for D/24(389m3) 100% Wed 19/5/07 Fri 13/7/07 Mon 12/2/07 True 24/4/07 Bearing Installation at Column D/24 9% NA NA NA Wed 38/5/07 True 28/5/07 Bearing Installation at Column D/24 9% NA NA NA Wed 38/5/07 True 28/5/07 R.C. Mega Columns for D/24(389m3) 100% Wed 19/5/07 Fri 13/7/07 Mon 12/2/07 True 24/4/07 Steel Roof Trusses and Superstructure 20% True 30/1/1/08 NA Wed 18/1/106 NA Wed 18/1/106 NA Wed 18/1/107 Heavy Lifing & Silding System Instellation 15% Wed 18/7/07 NA Wed 30/5/07 Thu 19/7/07 Assembly Steel Transfer Truss on Column A1a/24 & B 0% NA NA NA Wed 30/5/07 Thu 19/7/07 Assembly Steel Transfer Truss on Column A1a/24 & B 0% NA NA NA Wed 30/5/07 Thu 19/7/07 Columns D/24 5 Subsequence Project Subsequence Project Subsequence Na Na Na Wed 30/5/07 Thu 19/7/07 Assembly Steel Transfer Truss on Column A1a/24 & B 0% NA NA NA Wed 30/5/07 Thu 19/7/07 Columns D/24 5 Subsequence Na Na Na Wed 30/5/07 Thu 19/7/07 Columns D/24 5 Subsequence Na Na Wed 30/5/07 Thu 19/7/07 Columns D/24 5 Subsequence Na Na Wed 30/5/07 Thu 19/7/07 Columns D/24 5 Subsequence Na Na Wed 30/5/07 Thu 19/7/07 Columns D/24 5 Subsequence Na Na Wed 30/5/07 Thu 19/7/07 Columns D/24 5 Subsequence Na Na Wed 3	957				l	1		
R.C. Mega Columns for A1a/24 (44 to +14.4, 84m3) 100% Mon 8/1/07 Wed 24/1/07 Tru 28/1/2/05 Mon 15/1/07 R.C. Mega Columns for A1a/24 (+14.4 to +51.8, 300r 100% Tru 25/1/07 Wed 4/4/07 Tru 16/1/07 Wed 21/2/07 Set 24/2/07 Set 24/2/07 Set 24/2/07 Set 24/2/07 Set 24/2/07 R.C. Mega Columns for Ba/24 (384m3) 100% Fri 2/3/07 NA Set 3/2/07 Set 24/2/07 Set 24/2/07 R.C. Mega Columns for Ba/24 (384m3) 100% Fri 2/3/07 Set 26/5/07 Set 3/2/07 Set 24/2/07 Set 24/2/07 Set 24/2/07 Set 24/2/07 R.C. Mega Columns for C/24 82% True 8/5/07 NA Mon 9/4/07 Wed 11/4/07 True 29/5/07 R.C. Mega Columns for C/24/4/67m3) 86% True 8/5/07 NA Fri 16/3/07 Fri 25/5/07 Set 28/5/07 True 29/5/07 Set 28/6/07 True 29/5/07 Set 28/6/07 True 29/5/07 Set 28/6/07 True 29/5/07 Set 28/6/07 True 29/5/07 Set 28/6/07 True 29/5/07 Set 28/6/07 True 29/5/07 Set 28/6/07 True 29/5/07 Set 28/6/07 True 29/5/07 Set 28/6/07 True 29/5/07 Set 28/6/07 Set 28/6/07 True 29/5/07 Set 28/6/07 True 29/5/07 Set 28/6/07 Set 28/6/07 True 29/5/07 Set 28/6/07 True 29/5/07 Set 28/6/07 Set 28/6/07 Fri 27/4/07 Set 28/6/07 S	961					1		
R.C. Mega Columns for A1a/24 (+14.4 to +51.8, 300π 100% Thu 25/1/07 Wed 4/4/07 Tue 16/1/07 Wed 21/2/07 Bearing Installation at Column A1a/24 99% Fri 2/3/07 NA Thu 22/2/07 Sat 24/2/07 R.C. Mega Columns for Ba/24 (384m3) 100% Fri 2/3/07 Sat 28/5/07 Sat 3/2/07 Sat 3/2/07 Bearing Installation at Column Ba/24 70% Mon 28/5/07 NA Mon 9/4/07 Wed 11/4/07 Golumns C/24 82% Tue 8/5/07 NA Fri 16/3/07 Tue 29/5/07 R.C. Mega Columns for C/24(467m3) 66% Tue 8/5/07 NA Fri 16/3/07 Tue 29/5/07 R.C. Mega Columns for C/24(467m3) 66% Tue 8/5/07 NA Fri 16/3/07 Tue 29/5/07 Golumns D/24 94% Wed 16/5/07 NA NA NA Sat 28/5/07 Tue 29/5/07 R.C. Mega Columns for C/24(369m3) 100% Wed 16/5/07 NA Non 12/2/07 Fri 27/4/07 R.C. Mega Columns for D/24(369m3) 100% Wed 16/5/07 Fri 13/7/07 Mon 12/2/07 Tue 29/5/07 Stel Roof Trusses and Superstructure 20% Thu 30/11/08 NA Wed 16/1/16 Wed 25/6/08 Temporary Works for Sliding & Heavy Lifting 11% Wed 18/7/07 NA Wed 30/5/07 Thu 19/7/07 Transfer Truss for Grid 24/A-B 0% NA NA NA Wed 30/5/07 Thu 19/7/07 Transfer Truss for Grid 24/A-B 0% NA NA NA Wed 30/5/07 Thu 19/7/07 Task EBBBBBBBBB Progress Summary External Tasks Group By Summary	962							
Bearing Installation at Column A1a/24 70% Thu 5/4/07 NA Thu 2/2/07 Sat 24/2/07 Column Ba/24 99% Fri 2/3/07 NA Sat 3/2/07 Wed 11/4/07 R.C. Mega Columns for Ba/24 (384m3) 100% Fri 2/3/07 NA Sat 3/2/07 Sat 3/2/07 Sat 3/2/07 Sat 3/2/07 Bearing Installation at Column Ba/24 70% Mon 28/5/07 NA Mon 9/4/07 Wed 11/4/07 Columns C/24 82% Tue 8/5/07 NA Fri 16/3/07 Tue 29/5/07 R.C. Mega Columns for C/24(467m3) 86% Tue 9/5/07 NA Fri 16/3/07 Tue 29/5/07 Golumns D/24 0% NA NA Sat 26/5/07 Tue 29/5/07 Columns D/24 94% Wed 16/5/07 NA Mon 12/2/07 Fri 27/4/07 R.C. Mega Columns for D/24(369m3) 100% Wed 16/5/07 NA Mon 12/2/07 Tue 24/4/07 Bearing Installation at Column D/24 0% NA NA Wed 25/6/08 Temporary Works for Silding & Heavy Lifting 11% Wed 18/7/07 NA Wed 30/5/07 Thu 19/7/07 Transfer Truss for Grid 24/A-B 0% NA NA Wed 30/5/07 Thu 19/7/07 Assembly Steel Transfer Truss on Column A1a/24 & B 0% NA NA Wed 30/5/07 Thu 19/7/07 Assembly Steel Transfer Truss on Column A1a/24 & B 0% NA NA Wed 30/5/07 Thu 19/7/07 Task BEBERSEES Progress Summary External Tasks Group By Summary	963				1			
Column Bar24 99% Fri 2/3/07 NA Sat 3/2/07 Wed 11/4/07 R.C. Mega Columns for Bar/24 (384m3) 100% Fri 2/3/07 Sat 26/5/07 Sat 3/2/07 Sat 7/4/07 Bearing Installation at Column Bar/24 77% Mor 28/5/07 NA Mor 9/4/07 Wed 11/4/07 Columns C/24 82% Tue 8/5/07 NA Fri 16/3/07 Tue 29/5/07 R.C. Mega Columns for C/24(467m3) 85% Tue 8/5/07 NA Fri 16/3/07 Fri 25/5/07 Bearing Installation at Column C/24 0% NA NA Sat 26/5/07 Tue 29/5/07 Columns D/24 94% Wed 16/5/07 NA Mor 12/2/07 Fri 27/4/07 R.C. Mega Columns for D/24(389m3) 100% Wed 16/5/07 NA Mor 12/2/07 Tue 24/4/07 R.C. Mega Columns for D/24(389m3) 100% Wed 16/5/07 Fri 37/1/07 Mor 12/2/07 Tue 24/4/07 Bearing Installation at Column D/24 0% NA NA Wed 25/6/08 Bearing Installation at Column D/24 0% NA NA Wed 25/6/08 Temporary Works for Silding & Heavy Lifting 111% Wed 18/7/07 NA Wed 30/5/07 Mor 12/11/07 Heavy Lifting & Silding System Installation 15% Wed 18/7/07 NA Wed 30/5/07 Thu 19/7/07 Transfer Truss for Grid 24/A-B 0% NA NA Wed 30/5/07 Thu 19/7/07 Transfer Truss on Column A1a/24 & B 0% NA NA Wed 30/5/07 Thu 19/7/07 Transfer Truss on Column A1a/24 & B 0% NA NA Wed 30/5/07 Thu 19/7/07 Transfer Truss on Column A1a/24 & B 0% NA NA Wed 30/5/07 Thu 19/7/07 Transfer Truss on Column A1a/24 & B 0% NA NA Wed 30/5/07 Thu 19/7/07 Transfer Truss on Column A1a/24 & B 0% NA NA Wed 30/5/07 Thu 19/7/07 Transfer Truss on Column A1a/24 & B 0% NA NA Wed 30/5/07 Thu 19/7/07 Transfer Truss on Column A1a/24 & B 0% NA NA Wed 30/5/07 Thu 19/7/07 Transfer Truss on Column A1a/24 & B 0% NA NA Wed 30/5/07 Thu 19/7/07 Transfer Truss on Column A1a/24 & B 0% NA NA Wed 30/5/07 Thu 19/7/07 Transfer Truss on Column A1a/24 & B 0% NA NA Wed 30/5/07 Thu 19/7/07 Transfer Truss on Column A1a/24 & B 0% NA NA Wed 30/5/07 Thu 19/7/07	964		.1			1 .		
R.C. Mega Columns for Ba/24 (384m3) 100% Frl 2/3/07 Sat 3/2/07 Sat	965				I			
Bearing Installation at Column Ba/24 70% Mon 28/5/07 NA Fri 16/3/07 Tue 29/5/07 R.C. Mega Columns for C/24(467m3) 86% Tue 8/5/07 NA Fri 16/3/07 Fri 25/5/07 Bearing Installation at Column C/24 0% NA NA Sat 26/5/07 Tue 29/5/07 Columns D/24 94% Wed 16/5/07 NA Mon 12/2/07 Fri 27/4/07 R.C. Mega Columns for D/24(369m3) 100% Wed 18/5/07 Fri 13/7/07 Mon 12/2/07 Tue 24/4/07 Bearing Installation at Column D/24 0% NA NA Wed 25/6/08 Bearing Installation at Column D/24 0% NA NA Wed 25/6/08 Steel Roof Trusses and Superstructure 20% Thu 30/11/08 NA Wed 15/11/06 Wed 25/6/08 Temporary Works for Sliding & Heavy Lifting 111% Wed 18/7/07 NA Wed 30/5/07 Thu 19/7/07 Heavy Liting & Sliding System Installation 15% Wed 18/7/07 NA Wed 30/5/07 Sat 29/9/07 Assembly Steel Transfer Truss for Grid 24/A-B 0% NA NA NA Wed 30/5/07 Thu 9/6/07 Assembly Steel Transfer Truss on Column A1a/24 & B 0% NA NA Wed 30/5/07 Thu 9/6/07 Task Essessess Progress Summary External Tasks Group By Summary						i		. •
Columns C/24 82% Tue 8/5/07 NA Fri 16/3/07 Tue 29/5/07 R.C. Mega Columns for C/24(467m3) 86% Tue 8/5/07 NA Fri 16/3/07 Fri 25/5/07 Bearing Installation at Column C/24 0% NA NA Sat 26/5/07 Tue 29/5/07 Columns D/24 94% Wed 16/5/07 NA Mon 12/2/07 Fri 27/4/07 R.C. Mega Columns for D/24(369m3) 100% Wed 16/5/07 Fri 13/7/07 Mon 12/2/07 Tue 24/4/07 Bearing Installation at Column D/24 0% NA NA Wed 25/4/07 Fri 27/4/07 Steel Roof Trusses and Superstructure 20% Thu 30/11/06 NA Wed 15/11/06 Wed 25/6/08 Temporary Works for Silding & Heavy Lifting 111% Wed 18/7/07 NA Wed 30/5/07 Mon 12/11/07 Heavy Liting & Silding System Installation 15% Wed 18/7/07 NA Wed 30/5/07 Thu 19/7/07 Transfer Truss for Grid 24/A-B 0% NA NA NA Wed 30/5/07 Sat 29/8/07 Assembly Steel Transfer Truss on Column A1a/24 & B 0% NA NA Wed 30/5/07 Thu 19/8/07 Task Expressors Project Illing Programme based on revised m	966		1					
R.C. Mega Columns for C/24(467m3) Bearing Installation at Column C/24 0% NA NA Sat 26/5/07 Tue 29/5/07 Columns D/24 94% Wed 16/5/07 R.C. Mega Columns for D/24(369m3) 100% Wed 16/5/07 NA Mon 12/2/07 Fri 13/7/07 Mon 12/2/07 Tue 24/4/07 Bearing Installation at Column D/24 0% NA NA NA Wed 25/4/07 Fri 13/7/07 Mon 12/2/07 Fri 27/4/07 Steel Roof Trusses and Superstructure 20% Thu 30/11/06 NA Wed 18/7/07 NA Wed 30/5/07 Mon 12/11/07 Heavy Liting & Sliding & Heavy Lifting 11% Wed 18/7/07 NA Wed 30/5/07 Transfer Truss for Grid 24/A-B 0% NA NA NA Wed 30/5/07 Thu 19/7/07 Assembly Steel Transfer Truss on Column A1a/24 & B 0% NA NA NA Wed 30/5/07 Thu 9/8/07 Assembly Steel Transfer Truss on Column A1a/24 & B 0% NA NA NA Wed 30/5/07 Thu 9/8/07 EC Expansion Project Task EXERCISED Progress Summary External Tasks Group By Summary	967		1			1		
Bearing Installation at Column C/24 0% NA NA Sat 26/5/07 Tue 29/5/07 Columns D/24 94% Wed 16/5/07 NA Mon 12/2/07 Fri 27/4/07 R.C. Mega Columns for D/24(369m3) 100% Wed 16/5/07 Fri 13/7/07 Mon 12/2/07 Tue 24/4/07 Bearing Installation at Column D/24 0% NA NA Wed 25/4/07 Fri 27/4/07 Steel Roof Trusses and Superstructure 20% Thu 30/11/06 NA Wed 15/11/06 Wed 25/6/08 Temporary Works for Sliding & Heavy Lifting 11% Wed 18/7/07 NA Wed 30/5/07 Thu 19/7/07 Heavy Liting & Sliding System Installation 15% Wed 18/7/07 NA Wed 30/5/07 Thu 19/7/07 Transfer Truss for Grid 24/A-B 0% NA NA Wed 30/5/07 Thu 19/7/07 Assembly Steel Transfer Truss on Column A1a/24 & B 0% NA NA Wed 30/5/07 Thu 9/8/07 Task Expresses Progress Summary External Tasks Group By Summary	968		1		l	í		
Columns D/24 94% Wed 16/5/07 NA Mon 12/2/07 Fri 27/4/07 R.C. Mega Columns for D/24(369m3) 100% Wed 16/5/07 Fri 13/7/07 Mon 12/2/07 Tue 24/4/07 Bearing Installation at Column D/24 0% NA NA Wed 25/4/07 Fri 27/4/07 Steel Roof Trusses and Superstructure 20% Thu 30/11/06 NA Wed 15/11/06 Wed 25/6/08 Temporary Works for Sliding & Heavy Lifting 11% Wed 18/7/07 NA Wed 30/5/07 Mon 12/11/07 Heavy Liting & Sliding System Installation 15% Wed 18/7/07 NA Wed 30/5/07 Thu 19/7/07 Transfer Truss for Grid 24/A-B 0% NA NA Wed 30/5/07 Sat 29/9/07 Assembly Steel Transfer Truss on Column A1a/24 & B 0% NA NA Wed 30/5/07 Thu 9/8/07 Task Essessesses Progress Summary External Tasks Group By Summary	969	,	1		l	1		
R.C. Mega Columns for D/24(369m3) 100% Wed 16/5/07 Fri 13/7/07 Mon 12/2/07 Tue 24/4/07 Bearing Installation at Column D/24 0% NA NA Wed 25/4/07 Fri 27/4/07 Steel Roof Trusses and Superstructure 20% Thu 30/11/06 NA Wed 15/11/06 Wed 25/6/08 Temporary Works for Sliding & Heavy Lifting 11% Wed 18/7/07 NA Wed 30/5/07 Thu 19/7/07 Heavy Liting & Sliding System Installation 15% Wed 18/7/07 NA Wed 30/5/07 Thu 19/7/07 Transfer Truss for Grid 24/A-B 0% NA NA Wed 30/5/07 Sat 29/9/07 Assembly Steel Transfer Truss on Column A1a/24 & B 0% NA NA Wed 30/5/07 Thu 9/8/07 EC Expansion Project Task ESSESSESSES Progress Summary External Tasks Group By Summary	970		1					
Bearing Installation at Column D/24 0% NA NA Wed 25/4/07 Fri 27/4/07 Steel Roof Trusses and Superstructure 20% Thu 30/11/06 NA Wed 15/11/06 Wed 25/6/08 Temporary Works for Sliding & Heavy Lifting 11% Wed 18/7/07 NA Wed 30/5/07 Mon 12/11/07 Heavy Liting & Sliding System Installation 15% Wed 18/7/07 NA Wed 30/5/07 Thu 19/7/07 Transfer Truss for Grid 24/A-B 0% NA NA Wed 30/5/07 Sat 29/9/07 Assembly Steel Transfer Truss on Column A1a/24 & B 0% NA NA Wed 30/5/07 Thu 9/8/07 Task Essessess Progress Summary External Tasks Group By Summary	971		_i			1		
Steel Roof Trusses and Superstructure 20% Thu 30/11/06 NA Wed 15/11/06 Wed 25/6/08 Temporary Works for Sliding & Heavy Lifting 11% Wed 18/7/07 NA Wed 30/5/07 Mon 12/11/07 Heavy Liting & Sliding System Instellation 15% Wed 18/7/07 NA Wed 30/5/07 Thu 19/7/07 Transfer Truss for Grid 24/A-B 0% NA NA Wed 30/5/07 Sat 29/9/07 Assembly Steel Transfer Truss on Column A1a/24 & B 0% NA NA Wed 30/5/07 Thu 9/8/07 EC Expansion Project Task Expenses Progress Summary External Tasks Group By Summary	972		. J			1.		
Temporary Works for Sliding & Heavy Lifting 11% Wed 18/7/07 NA Wed 30/5/07 Mon 12/11/07 Heavy Liting & Sliding System Instellation 15% Wed 18/7/07 NA Wed 30/5/07 Thu 19/7/07 Transfer Truss for Grid 24/A-B 0% NA NA Wed 30/5/07 Sat 29/9/07 Assembly Steel Transfer Truss on Column A1a/24 & B 0% NA NA Wed 30/5/07 Thu 9/8/07 EC Expansion Project Task Expenses Progress Summary External Tasks Group By Summary	973		1					
Heavy Liting & Sliding System Installation 15% Wed 18/7/07 NA Wed 30/5/07 Thu 19/7/07 Transfer Truss for Grid 24/A-B 0% NA NA Wed 30/5/07 Sat 29/9/07 Assembly Steel Transfer Truss on Column A1a/24 & B 0% NA NA Wed 30/5/07 Thu 9/8/07 EC Expansion Project Task Expenses Progress Summary External Tasks Group By Summary	974				L			
Transfer Truss for Grid 24/A-B 0% NA NA Wed 30/5/07 Sat 29/9/07 Assembly Steel Transfer Truss on Column A1a/24 & B 0% NA NA Wed 30/5/07 Thu 9/8/07 EC Expansion Project Task Essessesses Progress Summary External Tasks Group By Summary	1038		1			1		
Transfer Truss for Grid 24/A-B 0% NA NA Wed 30/5/07 Sat 29/9/07 Assembly Steel Transfer Truss on Column A1a/24 & B 0% NA NA Wed 30/5/07 Thu 9/8/07 EC Expansion Project Task Essessesses Progress Summary External Tasks Group By Summary	1039					L		
EC Expansion Project Task Summary External Tasks Group By Summary Group By Summary	1041							
lling Programme based on revised m	1042	Assembly Steel Transfer Truss on Column A1a/24 & B	0%	NA	NA NA	Wed 30/5/07	Thu 9/8/07	
lling Programme based on revised m	Dania at 11	VOTO T Took		Drogram		^-		
Critical Task Milestone Split Project Summary Baseline 1	3 Month	Rolling Programme based on revised m			#244 PA 44 PA	opposite the contract of the c	•	The state of the s
	Date: 29/	08/2007 Critical Task	77777777	Milestone		Spli	t	Baseline 1
Page 9	Date: 29/	08/2007 Critical Task	77777777	Milestone	***************************************			Project Summary RESERVICESCENSION Baseline 1

odating on 29 August 2007

		Worth Rolling	i Programme ba	ised on revised	master Prograr	nme Rev.1 Upd	ŝ
ID	Task Name	%	Actual Start	Actual Finish	[Ì
1043	Connection of Roof Truss A	Complete	<u> </u>		Baseline Start	Baseline Finish	I
	Connection of Roof Truss A	0%	NA	NA	Fri 10/8/07	Tue 14/8/07	I
1044	Connection to Roof Truss B	0%	NA	NA	Wed 26/9/07	Sat 29/9/07	
1045	Roof Truss A(1288tons)	0%	NA	NA	Fri 1/6/07	Thu 1/11/07	1
1046	Assembly of Steel Roof Truss A on Site	0%	NA	NA	Fri 1/6/07	Tue 31/7/07	ı
1047	Erect Temp Bracing between Roof Truss A & B	0%	NA	NA NA	Wed 25/7/07	Tue 31/7/07	-
1048	Lifting Up to Grid C High Level	0%	NA	NA	Wed 1/8/07	Wed 8/8/07	-
1049	Sliding to Permanent Position at Grid A	0%	NA	NA	Tue 18/9/07	Sat 22/9/07	ĺ
1050	Bracing for Roof Truss A & B	0%	NA	NA.	Wed 26/9/07	Wed 10/10/07	
1051	Transfer Trusses from Truss A to Truss A1	0%	NA	NA	Thu 11/10/07	Thu 1/11/07	ĺ
1052	Assembly of Back Span for Steel Roof Truss A	. 0%	· NA	NA	Wed 15/8/07	Fri 14/9/07	
1053	Roof Truss B(963tons)	0%	NA	NA	Fri 1/6/07	Fri 2/11/07	
1054	Assembly of Steel Roof Truss B on Site	0%	NA	NA	Frl 1/6/07	Tue 31/7/07	
1055	Erect Temp Bracing between Roof Truss A & B	0%	NA	NA	Wed 25/7/07	Tue 31/7/07	ĺ
1056	Lifting Up to Grid D High Level	0%	NA	NA	Wed 1/8/07	Wed 8/8/07	
1057	Sliding to Grid B	0%	NA	NA	Tue 18/9/07	Sat 22/9/07	ĺ
1058	Final Lifting of Transfer Truss & Roof Truss B	0%	NA	NA	Mon 24/9/07	Tue 25/9/07	ĺ
1059	Bracing for Roof Truss A & B	0%	NA	NA	Wed 26/9/07	Wed 10/10/07	l
1060	Assembly of Back Span for Steel Roof Truss B	0%	. NA	NA	Tue 2/10/07	Fri 2/11/07	ĺ
						1	í.



Project:HKCEC Expansion Project 3 Month Rolling Programme based on revised m Date: 29/06/2007 Task Progress Summary External Tasks Group By Summary Critical Task Milestone Split Project Summary Baseline 1 *********

		, n, 1	Actual Start	Actual Finish			·		······································	ALA	***************************************		
ID	Task Name	% Complete				Baseline Finish	Мау	Jun	Jul	Aug	Sep	Oct	Nov
1	PROJECT WIDE	42%	Fri 26/5/06	NA	Fri 26/5/06	Wed 11/3/09		Vieto anni il		entre per never de la comition	29/8/07		
2	Critical Dates	42%	Fri 26/5/06	NA	Fri 26/5/06	Wed 11/3/09	a de procedente de la companie de la companie de la companie de la companie de la companie de la companie de l La companie de la companie de	e sagrantig	Service Control of th	ilan mengerahan protes	San Agenda Liga Specificada	of the control of the second	galacytic lattice gamesteeg
40	DETAIL DESIGN	91%	Thu 25/5/06	NA	Thu 25/5/06	Mon 30/4/07	yegynwgorosum	CONTRACTORS.		allastara e per exerci			
126	Heavy Lifting / Sliding Sytstem for Steel Roof Trusses	75%	Fri 1/12/06	NA	Mon 23/10/06	Mon 30/4/07	(18) (18) (19) (19) (19) (19) (19) (19) (19) (19	THE PERSON NAMED IN		and the state of the se			
127	Design Preparation & Submission	100%	Fri 1/12/06	Fri 8/6/07	Mon 23/10/06	Thu 14/12/06					ı		
141	Design Submission & Approval (Permanent Works)	90%	Thu 25/5/06	NA	Thu 25/5/06	Thu 19/4/07			and the state of t	rations in the last	CONTRACTOR OF THE		
150	General Building Plan	99%	Wed 14/6/06	NA	Wed 14/6/06	Wed 15/11/06							
157	RIP/DDR by PM (2nd Amendment)	85%	Mon 2/4/07	NA	Wed 15/11/06	Wed 15/11/06							
158	OTTV Calculations	93%	Thu 12/10/06	NA	Tue 19/9/06	Sat 4/11/06	Tray State of the Population	Samuelli, Jak		- province de la companya			
159	Preparation & Submission	100%	Thu 12/10/06	Sat 30/12/06	Tue 19/9/06	Wed 11/10/06							
160	Design Check by Design Checker	100%	Fri 25/5/07	Sat 18/8/07	Thu 12/10/06	Wed 18/10/06	<u></u>						
161	RIP/DDR by PM	20%	Mon 20/8/07	NA	Thu 19/10/06	Sat 4/11/06	-				ecctor.		
162	RIP/DDR for OTTV	0%	NA	NA	Sat 4/11/06	Sat 4/11/06	İ						
215	Architectural Design	83%	Sat 26/8/06	NA	Sat 26/8/06	Thu 19/4/07		21.77 (82.319)/#	District discovering the offer		WAS DESCRIPTION OF THE PERSON		
221	Fire curtain / Shutter and Smoke curtain schedule	99%	Mon 28/8/06	NA	Mon 28/8/06	Fri 23/2/07	prejons use one v have					•	
222	Design Preparation & Submission	100%	Mon 28/8/06	Sat 14/10/06	Mon 28/8/06	Mon 9/10/06							
223	Design Check by Design Checker	100%	Sat 14/10/06	Tue 5/12/06	Tue 10/10/06	Tue 31/10/06							
224	RIP by PM	100%	Wed 6/12/06	Thu 28/12/06	Wed 1/11/06	Fri 24/11/06	1						
225	RIP for Fire curtain / Shutter and Smoke curtain schedule	100%	Thu 28/12/06	Thu 28/12/06	Fri 24/11/06	Fri 24/11/06							
226	Detailed Design Preparation	100%	Wed 13/12/06	Fri 23/2/07	Thu 7/12/06	Fri 15/12/06							
227	Design Check by Design Checker	100%	Sat 24/2/07	Thu 7/6/07	Sat 16/12/06	Wed 3/1/07							
228	DDR by PM	90%	Fri 8/6/07	NA NA	Thu 4/1/07	Frl 23/2/07		A STREET					
229	DDR for Fire curtain / Shutter and Smoke curtain schedule	0%	NA NA	NA NA	Fri 23/2/07	Fri 23/2/07	i	NAMES OF TAXABLE PARTY.	1		İ		
230	Staircase (AST-1&2, 3&4, 5&6, 7&8)	99%	Sat 26/8/06	NA	Sat 26/8/06	Thu 22/2/07	egid equilibrilia (A	Constant of	Access September 1995				
231	Design Preparation & Submission	100%	Sat 26/8/06	Sat 21/10/06	Sat 26/8/06	Sat 7/10/06							
232	Design Check by Design Checker	100%	Mon 23/10/06	Tue 21/11/06	Mon 9/10/06	Sat 28/10/06	.1						
233	RIP by PM	100%	· Mon 22/1/07	Fri 26/1/07	Tue 31/10/06	Thu 23/11/06					ľ		
234	RIP for Staircase	100%	Fri 26/1/07	Fri 26/1/07	Thu 23/11/06	Thu 23/11/06	1						
235	Detailed Design Preparation	100%	Frl 8/12/06	Sat 23/12/06	Wed 6/12/06	Thu 14/12/06			1			•	
236	Design Check by Design Checker	100%	Wed 27/12/06	Wed 21/2/07	Fri 15/12/06	Tue 2/1/07	-						
237	DDR by PM	100%	Thu 22/2/07	Mon 14/5/07	Wed 3/1/07	Thu 22/2/07			1				
239	Internal Staircase at (A,20 L2-6) (A,18 L7-7M)	93%	Sat 21/10/06	NA	Sat 26/8/06	Thu 22/2/07	25 (27 (27 (27 (27 (27 (27 (27 (27 (27 (27	e customatic	oneria prespriatora de la compa				
240	Design Preparation & Submission	100%	Sat 21/10/06	Fri 24/11/06	1	Sat 7/10/06	-			V			
241	Design Check by Design Checker	100%	Wed 23/5/07	Fri 6/7/07	Mon 9/10/06	Sat 28/10/06	=						
241	RIP/DDR by PM	60%	Sat 7/7/07	NA NA	1	Thu 22/2/07	. 🕍			1			
244	External façade Design	94%	Fri 15/9/06	NA NA	Fri 15/9/06	Fri 22/12/06		AND THE PROPERTY.	la contraction of the contractio	2			
244	Design Preparation & Submission	100%	Fri 15/9/06	Thu 9/11/06	Fri 15/9/06	Tue 31/10/06	1			7			
245	Design Preparation & Submission Design Check by Design Checker	100%	Fri 10/11/06	Sat 27/1/07	Wed 1/11/06	Thu 16/11/06	1						
245	RIP by PM	100%	Mon 29/1/07	Wed 21/2/07	Fri 17/11/06	Thu 30/11/06							
	-	100%	Wed 21/2/07	Wed 21/2/07	Thu 30/11/06	Thu 30/11/06	1						
248	RIP for External façade Design	100%	Tue 2/1/07	Thu 15/2/07	Tue 7/11/06	Thu 30/11/06	-	\	\				
249	Detailed Design Preparation	i		1			-						
250	Design Check by Design Checker	100%	Fri 16/2/07	Mon 23/4/07	Fri 1/12/06	Fri 8/12/06	<u> </u>						
	HKCEC Expansion Project Task control		Progress			nmary	6 72 72570		External Tasks	100215025	199888 C-	oup By Summary	Ligaro de Caldenard
roject: Mont	h Rolling Programme based on revised m		•			•	▼	•					
	9/08/2007 Critical Task		Milestone	•	Spi	it			Project Summary	A SHOWN THE REAL PROPERTY.	Be	iseline 1	

Œ	Task Name	%	Actual Start	Actual Finish	n 11 - 21	D						
253	DDR for DD Submission by PM	Complete 0%	NA	NA NA	Baseline Start Sat 9/12/06	Baseline Finish Fri 22/12/06	May Jun	29/8/07	Aug	Sep	Oct	Nov
254	DDR for External façade Design	0%	NA NA	NA NA	Fri 22/12/06	Fri 22/12/06		129/8/07	*			
255	Foyer Floors and Wall at Level 2,5 and 7	49%	Wed 30/5/07	NA NA	NA NA	NA NA						
		90%	Wed 30/5/07	NA NA	NA NA	NA NA	i 🔻					
256	Detailed Design Preparation	90%		NA NA	NA NA	NA NA	THE REAL PROPERTY.		I=I			
257	Design Check by Design Checker	1	NA NA	NA NA		NA NA	1	222	7			•
258	RIP/DDR by PM	0%	NA NA	NA NA	NA NA	NA NA	1					
259	RIP/DDR for Foyer Floors and Wall at Level 2,5 and 7	0%	NA 		ł		1	project.	***	Of the last of the	•	
260	Feature Wall at Level 2 Foyer	8% 15%	Fri 13/7/07	NA NA	NA NA	NA NA	I .			-		
261	Detailed Design Preparation			NA.	1	NA NA	.1		THE PARTY OF THE P			
262	Design Check by Design Checker	0%	NA NA	NA NA	NA NA		_1		R	222		
263	RIP/DDR by PM	0%	NA	NA NA	NA NA	NA			`			
264	RIP/DDR for Feature Wall at Level 2 Foyer	0%	NA	NA	NA	NA	_1					
265	Lift Lobbies at Level 2,3,5,6,7 and 7M	77%	Thu 28/6/07	NA NA	NA	NA	_1	- Comment				
266	Detailed Design Preparation	100%	Thu 28/6/07	Fri 17/8/07	NA	NA	_1					
267	Design Check by Design Checker	80%	Fri 17/8/07	NA NA	NA	NA						
268	RIP/DDR by PM	0%	NA	NA NA	NA	NA	_1					
269	RIP/DDR for Lift Lobbies at Level 2,3,5,6,7 and 7M	0%	NA	NA.	NA NA	NA	1			•		
270	Foyer Floor and Walls at Level 3 and 6, Interior of Dressing	- 1	Fri 27/7/07	NA	NA	NA	_		A constraint		-	
271	Detailed Design Preparation	80%	Fri 27/7/07	NA	NA NA	NA	!				3	
272	Design Check by Design Checker	0%	NA	NA	NA NA	NA	_			/ EEEE		
273	RIP/DDR by PM	0%	NA	NA NA	NA.	NA	_1			\l	盟	
274	RIP/DDR for Foyer Floor and Walls at Level 3 and 6, Inte	ric 0%	NA	NA NA	NA NA	NA				\1	•	
275	Internal Aluminium Cladding	81%	Thu 7/6/07	NA NA	NA.	NA	T T	1768 (P213-176) 25-3 655				
276	Detailed Design Preparation	100%	Thu 7/6/07	Tue 14/8/07	NA NA	NA				1.		
277	Design Check by Design Checker	. 80%	Tue 14/8/07	NA.	NA NA	NA				FEET		
278	RIP/DDR by PM	0%	NA	NA	NA	, NA						
279	RIP/DDR for Internal Aluminium Cladding	0%	NĄ	NA	NĄ	NA	7				•	
280	Foyer reflected celling plan	73%	Thu 31/5/07	. NA	NA	NA				İ	•	
281	Detailed Design Preparation	100%	Thu 31/5/07	Fri 6/7/07	NA	NA	T. T.					
282	Design Check by Design Checker	80%	Sat 7/7/07	NA	, NA	NA NA		# -1-1-1				
283	RIP by PM	0%	NA	NA NA	NA	NA	7	-				
284	RIP for Foyer reflected ceiling plan	0%	NA	NA.	, NA	NA	[
285	Two Male, Two Female and Baby Room	72%	Wed 30/5/07	NA	NA	NA		-en-interes entitle de dissiplé				
286	Detailed Design Preparation	100%	Wed 30/5/07	Thu 5/7/07	NA	NA		=======	1			
287	Design Check by Design Checker	80%	Fri 6/7/07	NA	NA	NA						
288	RIP/DDR by PM	0%	NA	NA	NA NA	NA.	d		THE STATE OF THE S			
289	RIP/DDR for Two Male, Two Female and Baby Room	0%	NA	NA	NA	NA NA	d		المتعتبت			
290	Remaining Washrooms	42%	Fri 27/7/07	NA	NA	NA	7		Carried State			
291	Detailed Design Preparation	75%	Fri 27/7/07	NA	NA.	. NA	d				•	
292	Design Check by Design Checker	0%	NA	NA	NA NA	NA NA	d					
293	RIP/DDR by PM	0%	NA NA	NA	NA NA	NA NA	7				TTI	
294	RIP/DDR for Remaining Washrooms	0%		NA	1	NA			-	l l titi	****	
Drolact	HKCFC Expansion Project Task		Progress		Su	nmary		External Tasks	100000000000000000000000000000000000000	Grou	ıp By Summar	v 1
3 Mont	h Rolling Programme based on revised m			•	Sp	-		Project Summa	FM1010-1-0112-011-01-13		eline 1	, <u> </u>
					Page 2							

ID	Task Name	%	Actual Start	Actual Finish		·····	1					
		Complete	• • •	*		Baseline Finish		Jul	Aug	Sep	Oct	Nov
295	Exhibition Halls / Service Counters and Organiser's Offices	100%	Frl 29/9/06	Fri 9/2/07	Fri 29/9/06	Sat 31/3/07			29/8/0	27		
296	Design Preparation & Submission	· 100%	Fri 29/9/06	Tue 14/11/06	Fri 29/9/06	Sat 11/11/06			1			
297	Design Check by Design Checker	100%	Wed 15/11/06	Fri 12/1/07	Mon 13/11/06	Sat 2/12/06	.1					
298	RIP by PM	100%	Sat 13/1/07	Fri 9/2/07	· · Mon 4/12/06	Fri 29/12/06	1					
299	RIP for Exhibition Halls / Service Counters and Organiser's	· 100%	Fri 9/2/07	Fri 9/2/07	Fri 29/12/06	Fri 29/12/06	1		-			
300	Service Counters and Organiser's Offices	96%	Wed 21/2/07	·- NA	NA	·· NA		Compared transporters of the best of				
301	Detailed Design Preparation	100%	Wed 21/2/07	Mon 7/5/07	NA NA							
302	Design Check by Design Checker	100%	Tue 8/5/07	Wed 15/8/07	· NA	NA	Enconstruction of the Control of the			Ì		
303	DDR by PM	60%	Thu 16/8/07	· NA	NA.	NA						
304	DDR for Service Counters and Organiser's Offices	0%	NA	1	NA NA	NA	_1			*		
305	Exhibition Halls	75%	Wed 30/5/07	NA.	NA	NA	. •	and the second s				
306	Detailed Design Preparation	100%	Wed 30/5/07	Thu 5/7/07	NA NA	NA						
307	Design Check by Design Checker	95%	Sat 14/7/07	NA.	NA	NA						
308	DDR by PM	0%	NA	NA	NA	NA		2-1-1-1-1				
309	DDR for Exhibition Halls	0%	NA	NA NA	NA.	NA						
310	Hall Entrances of Level 2, 5 and 7	41%	Thu 14/6/07	NA.	NA	NA		(Agentinos servicios de la Section de la Sec	and the second second			
311	Detailed Design Preparation	80%	Thu 14/6/07	NA NA	NA	NA			•			
312	Design Check by Design Checker	0%	NA	NA	NA NA	NA		1				
313	DDR by PM	0%	NA	NA NA	NA NA	NA		-				
314	DDR for Hall Entrances of Level 2, 5 and 7	0%	NA	NA.	NA	NA			المتحددا	1		
315	Food Concession Area	22%	Thu 14/6/07	NA	. NA	NA	7	All and the second of the second	CONTRACTOR STATE			
316	Design Preparation & Submission	80%	Thu 14/6/07	NA NA	NA NA	NA	χ.			Y		
317	Design Check by Design Checker	0%	NA	NA NA	NA NA	NA		200		1		
318	RIP by PM	0%	NA	NA	NA NA	NA		E	1225			
319	RIP for Food Concession Area	0%	NA	NA NA	NA NA	NA			la::No.			•
320	Detailed Design Preparation	0%	NA	NA.	NA NA	NA				1		
321	Design Check by Design Checker	0%	NA	i	<u> </u>	NA	i	11:12:				
322	DDR by PM	0%	NA	Luta an an annum trueres before transcript	NA NA	NA			ننتنا			
323	DDR for Food Concession Area	0%	NA	I	NA NA	NA						
324	Door schedule (incl. sliding and acoustic doors)	95%	Sat 30/9/06	NA.	Sat 30/9/06	Mon 2/4/07						
325	Design Preparation & Submission	100%	Sat 30/9/06	Wed 29/11/06	Sat 30/9/06	Mon 13/11/06			•			
326	Design Check by Design Checker	100%	Tue 14/11/06	Mon 29/1/07	Tue 14/11/06	Mon 4/12/06						
327	RIP by PM	100%	Wed 31/1/07	Tue 27/2/07	Tue 5/12/06	Sat 30/12/06				1		
328	RIP for Door schedule	100%	Tue 27/2/07	Tue 27/2/07	Sat 30/12/06	Sat 30/12/06	1					
329	Detailed Design Preparation	100%	Mon 15/1/07	Tue 19/6/07	Sat 13/1/07							
330	Design Check by Design Checker	80%	Wed 20/6/07	NA NA	1	Tue 6/2/07	人物等的等待的可以必须的不可能的。			-		
331	DDR by PM	0%	NA		1	Mon 2/4/07		ELL The second of the second o	1111			
332	DDR for Door schedule	0% -	· NA		Mon 2/4/07	Mon 2/4/07	1	222	72			
333	frontongery schedule	83%	Wed 3/1/07	NA NA	1	NA					(Assertant)	
334	Design Preparation & Submission	100%	Wed 3/1/07	Tue 6/2/07	NA NA	NA NA					-	
335		100%	Wed 3/1/0/	Mon 19/3/07	NA NA	NA NA	_1					
	Design Check by Design Checker RIP by PM	100%	Tue 20/3/07	Fri 29/6/07	NA NA							
336	KIP DY PIN	100%	1 ue 20/3/07	Ltt 59/01/01	l NA	NA						
	KCEC Expansion Project Task program		Program		· · · · · · · · · · · · · · · · · · ·	nmon	- 18810500 Secretarios (\$150 e 1861)	External Tasks	6500460006668	Group	By Summer:	
roject:l 3 Manfl	Rolling Programme based on revised m	<u> </u>	Progress			nmary			Paranta and Anna Line Company	222224	By Summary	
	/08/2007 Critical Task	VIIIIII	Milestone		Spi	it	1:11414344444	Project Summary	January Control of the Control of	Baselir	ie 1	

		3 Month Rolling	-				····				
ID	Task Name	% Complete	Actual Start	Actual Finish	Baseline Start	Baseline Finish	May Jun	Jul	Aug	Sep Oct	Nov
337	RIP for fronmongery schedule	100%	Fri 29/6/07	Fri 29/6/07	NA	. NA		•	29/8/07	1	
338	Detailed Design Preparation	80%	Sat 30/6/07	NA	NA	NA					
339	Design Check by Design Checker	0%	NA	NA	NA	· NA					
340	DDR by PM	0%	NA	NA	NA	NA				22.22.23.23.2	
341	DDR for Ironmongery schedule	0%	NA	NA	NA	NA				•	
342	Maintenance access system - Gondola	94%	Wed 4/10/06	NA	Wed 4/10/06	Thu 5/4/07	Maria (Calendaria de la Calendaria de Calendaria de Calendaria de Calendaria de Calendaria de Calendaria de Ca Calendaria de Calendaria d	nder of the first of the first of the second	CONTRACTOR OF THE PARTY OF THE		
343	Design Preparation & Submission	100%	Wed 4/10/06	Thu 2/11/06	Wed 4/10/06	Wed 15/11/06					
344	Design Check by Design Checker	100%	Thu 2/11/06	Wed 3/1/07	Thu 16/11/06	Wed 6/12/06					
345	RIP by PM	100%	Thu 4/1/07	Wed 31/1/07	Thu 7/12/06	Wed 3/1/07					
346	RIP for Maintenance access system	100%	Wed 31/1/07	Wed 31/1/07	Wed 3/1/07	Wed 3/1/07					
347	Detailed Design Preparation	100%	Thu 1/2/07	Wed 11/7/07	Tue 16/1/07	Wed 24/1/07					
348	Design Check by Design Checker	80%	Thu 12/7/07	NA	Thu 25/1/07	Thu 8/2/07					
349	DDR by PM	0%	NA	NA	Fri 9/2/07	Thu 5/4/07			THE STATE OF THE S	1	
350	DDR for Maintenance access system	0%	NA	NA	Thu 5/4/07	Thu 5/4/07					
351	Maintenance access system - Catwalks	77%	Wed 16/5/07	NA	NA	NA		00403472364605050303			
352	Detailed Design Preparation	100%	Wed 16/5/07	Wed 20/6/07	NA NA	NA			•		
353	Design Check by Design Checker	95%	Thu 21/6/07	· NA	NA NA	NA					
354	RIP/DDR by PM	0%	NA	NA NA	NA NA	NA		H			
355	RIP/DDR for Maintenance access system / Catwall	ks 0%	NA	NA	NA	NA	*	lla.	34.2.3		
356	Acoustic Operable Partition	100%	Mon 25/9/06	Tue 31/7/07	Mon 9/10/06	Mon 9/4/07	POPOS ACADEMISTOR (ARE)	ez ageta et española estada a			
357	Design Preparation & Submission	100%	Mon 25/9/06	Fri 27/10/06	Mon 9/10/06	Sat 18/11/06	-		1 *		
358	Design Check by Design Checker	100%	Sat 28/10/06	Mon 20/11/06	Mon 20/11/06	Sat 9/12/06			1		
359	RIP by PM	100%	Wed 29/11/06	Fri 15/12/06	Mon 11/12/06	Sat 6/1/07			1		
360	RIP for Acoustic Operable Partition	100%	Fri 15/12/06	Fri 15/12/06	Sat 6/1/07	Sat 6/1/07			1		
361	Detailed Design Preparation	100%	Mon 18/12/06	Mon 23/4/07	Fri 19/1/07	Sat 27/1/07					
362	Design Check by Design Checker	100%	Tue 24/4/07	Tue 5/6/07	Mon 29/1/07	Mon 12/2/07			1		
363	DDR Acoustic Operable Partition by PM	100%	Wed 6/6/07	Tue 31/7/07	Tue 13/2/07	Mon 9/4/07					
364	DDR for Acoustic Operable Partition	100%	Tue 31/7/07	Tue 31/7/07	Mon 9/4/07	Mon 9/4/07			Q		
365	Roofing and waterproofing system	100%	Wed 27/12/06	Mon 16/7/07	Wed 15/11/06	Mon 29/1/07	Devil pariotiyar syariot	estatan anasa ay	•		
366	Detailed Design Preparation	100%	Wed 27/12/06	Mon 8/1/07	Wed 15/11/06	Thu 23/11/06		Ī			
367	Design Check by Design Checker	100%	Sat 12/5/07	Tue 26/6/07	Fri 24/11/06	Fri 8/12/06		/			
368	DDR for Roofing and waterproofing system by PM	100%	Wed 27/6/07	Mon 16/7/07	Sat 9/12/06	Mon 29/1/07					
369	DDR for Roofing and waterproofing system	100%	Mon 16/7/07	Mon 16/7/07	Mon 29/1/07	Mon 29/1/07		71			
370	Glass Balustrade/Metal Railing	93%	Thu 26/10/06	NA	Sat 18/11/06	Thu 1/2/07		graphy colored test (45)			
371	Design Preparation	100%	Thu 26/10/06	Sat 2/12/06	Sat 18/11/06	Mon 27/11/06			▼		
372	Design Check by Design Checker	100%	Sat 2/12/06	Mon 15/1/07	Tue 28/11/06	Tue 12/12/06					
373	RIP for Glass Balustrade / Metal Railing by PM	100%	Tue 16/1/07	Tue 6/2/07	Wed 13/12/06	Thu 1/2/07					
374	RIP by PM	100%	Tue 6/2/07	Tue 6/2/07	NA	NA					
375	DDR for Detailed Design Preparation	100%	Wed 7/2/07	Tue 5/6/07	Thu 1/2/07	Thu 1/2/07					
376	Design Check by Design Checker	90%	Tue 5/6/07	. NA	Tue 28/11/06	Tue 12/12/06					
377	DDR by PM	0%	NA	NA NA	Wed 13/12/06	Thu 1/2/07		1	iii		
378	DDR for Glass Balustrade / Metal Railing	0%	NA	NA NA	Thu 1/2/07	Thu 1/2/07		L	2-2-2-3		
Mont	HKCEC Expansion Project Task h Rolling Programme based on revised m Critical Task	5555555555555555	Progress Milestone		Sur	nmary		External Tasks Project Summar			пагу
)ate: 29	9/08/2007 Childai Fask		MINERTONE		apı	11.		r roject ournmar		Daseille 1	

Hong Kong Convention and Exhibition Centre

Expansion Project

S Month Rolling Programme based on revised master Programme Rev.1 Updating on 29 August 2007

ID	Task Name	% Complete	Actual Start	Actual Finish	Baseline Start	Baseline Finish	May	Jun	Jul -	Aug	Sep	Oct	Nov
389	Signage & Electronic Sign (Permanent)	36%	Tue 26/6/07	NA	NA	NA			L29	/8/07			
390	Detailed Design Preparation	70%	Tue 26/6/07	NA	NA	NA						•	
391	Design Check by Design Checker	0%.	NA	. NA	NA	. NA							
392	RIP/DDR for Signage by PM	0%	· NA	NA	NA	NA							
393	RIP/DDR for Signage	0%	NA	NA	· NA	NA	•				•		
399	A&A Works Details for Phase II (L5 & L7 Additional Slab)	91%	Mon 19/3/07	NA	Sat 2/12/06	Thu 15/2/07		ARCHARING SATURES	professional design				
400	Detailed Design Preparation	100%	Mon 19/3/07	Tue 17/7/07	Sat 2/12/06	Mon 11/12/06							
401	Design Check by Design Checker	90%	Wed 18/7/07	NA	Tue 12/12/06	Thu 28/12/06			Ţ	TT TU	1		
402	DDR for Detailed Design Preparation by PM	0%	NA	NA	Fri 29/12/06	Thu 15/2/07				团团			
403	DDR for Detailed Design Preparation	0%	NA	NA	Thu 15/2/07	Thu 15/2/07	1		_				
404	Lift Car Interiors and Lift Landing	66%	Fri 12/1/07	NA	NA	NA	ŧ	MILES AND THE PROPERTY.	CONTRACTOR SERVICES	grafity mad o design			
405	Design Preparation & Submission	100%	Fri 12/1/07	Tue 12/6/07	NA	NA		in the contraction of the contra			- 1		•
406	Design Check by Design Checker	90%	Wed 13/6/07	NA	'NA	NA							
407	RIP by PM	0%	. NA	NA	NA	NA			Ę		1		
408	RIP for Lift Car Interiors and Lift Landing	0%	NA	NA	NA	NA				_			
409	Detailed Design Preparation ·	0%	NA	NA	NA.	NA							
410	Design Check by Design Checker	0%	NA	NA	NA.	NA	•						
411	DDR by PM	0%	NA	. NA	NA	NA							
412	DDR for Lift Car Interiors and Lift Landing	0%	NA	NA	NA	NA.				<i>J</i>	•		
413	Miscellanous Details	61%	Fri 6/4/07	NA	NA	NA	CONTRACTOR OF THE PARTY OF THE	s divides places. District	palapune und spanieres		Characteristics		
414	Steel & Metal Works (Tx. Rm.; Lift Machine rmetc) 47%	Thu 14/6/07	. NA	NA	NA			race p	is and sides on the coop at the	7		
415	Detailed Design Preparation	90%	Thu 14/6/07	NA NA	NA	, NA		Ē					
416	Design Check by Design Checker	0%	NA NA	NA	NA NA	NA							
417	RIP/DDR for Steel & Metal Works by PM	0%	NA	NA	NA	, NA			•	H	Ŋ		
418	RIP/DDR for Steel & Metal Works	0%	NA	NA	NA	NA				\rightarrow			
419	Disabled guide paths & Details	71%	Thu 31/5/07	NA	NA.	ŊA			September 1981	TOTAL STREET, STREET, STREET, STREET, STREET, STREET, STREET, STREET, STREET, STREET, STREET, STREET, STREET,			
420	Detailed Design Preparation	100%	Thu 31/5/07	Fri 6/7/07	, NA	NA				-			
421	Design Check by Design Checker	80%	Sat 7/7/07	NA NA	NA NA	N/		1		妇			
422	RIP/DDR for Disabled guide paths & Details by PN	л 0%	NA	NA NA	, NA	NA NA	1						
423	RIP/DDR for Disabled guide paths & Details	0%	NA	NA NA	, NA	N/							
424	Carpark, Driveway/loading and unloading areas	41%	Thu 14/6/07	NA NA	NA NA	NA.		•	PARANTANIA INTO	Complete Sandard			
425	Detailed Design Preparation	80%	Thu 14/6/07	NA NA	NA NA	NA.	d	Ĭ			·		
426	Design Check by Design Checker	0%	NA	N/	NA NA	NA NA			· · · · · · · · · · · · · · · · · · ·	FULL			
427	RIP/DDR for Carpark, Driveway/loading and unloa	iding 0%	NA	. NA	NA NA	N/			•	HH	∄		
428	RIP/DDR for Carpark, Driveway/loading and unloa		NA	L	NA NA	N/				the same of the sa			
429	Expansion Joint and wall expansion details for Ph I		Fri 6/4/07	NA	. NA	N/	RESERVED IN COLUMN 2 IN COLUMN	e transfer contract	garanasan da da da garang	samena ana ang ka	(2250	
430	Design Preparation & Submission	100%	Fri 6/4/07		NA NA	N/						•	
431	Design Check by Design Checker	100%	Sat 12/5/07	Fri 6/7/07	NA NA	N/							
432	RIP by PM	100%	Sat 7/7/07		NA	N/	7						
433	RIP for Expansion Joint	100%	. Thu 9/8/07	1	NA NA	N/	d		to make a second				
434	Detailed Design Preparation	50%	Thu 9/8/07		NA NA	N/	Ţ			, L]		
435	Design Check by Design Checker	0%				N/	Ţ						
				<u> </u>						1.1.2.			
Project		333363333333333	Progress .	2500000	St.	mmary	Description	apaneg azertés	External Tasks	243223321	100000	Group By Summar	
3 Man	th Rolling Programme based on revised m 19/08/2007 Critical Task	viiiiiii	Milestone		Sp	lit			Project Summary	AND WARRED	MARKAGAN.	3aseline 1	

	3	Month Rolling	r togramme ba	aca on reviaca	master i regium	ano itom opu						
ID	Task Name	% Complete	Actual Start	Actual Finish	Baseline Start	Baseline Finish	May Jun	Jul	Aug	Sep	Oct	Nov
436	DDR for Expansion Joint by PM	- 0%	NA	NA	NA	NA NA	reas juni	Tuai	29/8/07	T HILL	1001	11104
437	DDR for Expansion Joint .	. 0%	NA	NA	NA NA	NA				•		
438	Internal Dry wall Partition Details	64%	Thu 14/6/07	NA	NA	NA		y salahan an an		*		
439	Detailed Design Preparation	100%	Thu 14/6/07	Thu 19/7/07	NA	NA						
440	Design Check by Design Checker	50%	Thu 19/7/07	NA	NA	NA						
441	RIP/DDR for Internal Dry wall Partition Details by PN	0%	NA	NA	· NA	NA		_				
442	RIP/DDR for Internal Dry wall Partition Details	.0%	NA	NA	NA	NA						
443	Fixture furniture design & service counyer detail	44%	Thu 14/6/07	NA	NA	NA	Į					
444	Detailed Design Preparation	· 85%	Thu 14/6/07	NA	NA	NA			•		•	
445	Design Check by Design Checker	0%	NA	NA	NA	NA		: 22	। 			
446	RIP/DDR for Fixture furniture design & service couny	re 0%	NA NA	NA	NA	NA		•				
447	RIP/DDR for Fixture furniture design & service couny	/e 0%	NA	NA	NA	NA						
457	Builder's work for escalators (remaining)	47%	Thu 14/6/07	NA	NA	NA	ı	o mercina de la compo		ļ		
458	Detailed Design Preparation	90%	Thu 14/6/07	NA	NA	NA			•			
459	Design Check by Design Checker	0%	NA	NA	NA	NA		Marian San Charles Control 1-	الواوات والوا			
460	RIP/DDR for Builder's work for escalators (remaining) by	Pf 0%	NA	· NA	NA	NA		1				
461	RIP/DDR for Builder's work for escalators (remaining)	0%	NA	. NA	NA NA	NA				1		
462	Structural Design .	95%	Fri 26/5/06	NA	Fri 26/5/06	Fri 2/2/07	interpretation of the State of	and the characterists				
469	Details Design Review	95%	Wed 7/6/06	NA NA	Wed 7/6/06	Fri 2/2/07	sessional constitution	led at the second of the second		ļ		
516	Stage 3 A&A Works Modification of Existing Atrium Li	n! 97%	Fri 17/11/06	NA	Fri 17/11/06	Sat 27/1/07	Assertic production (1998)			1		
517	Detailed Design Preparation	100%	Fri 17/11/06	Mon 12/2/07	Fri 17/11/06	Fri 29/12/06			•			
518	Design Check by Design Checker	100%	Tue 13/2/07	Fri 8/6/07	Sat 30/12/06	Sat 13/1/07						
519	RIP/DDR Submission by PM	50%	Thu 2/8/07	NA NA	Mon 15/1/07	Sat 27/1/07						
520	RIP/DDR for Structural Plan	0%	NA NA	NA NA	Sat 27/1/07	Sat 27/1/07			Washer Z. A.	1		
521	A&A Works at Phase 2 Building	98%	Fri 2/2/07	NA NA	Fri 10/11/06	Sat 20/1/07			•			
522	Detailed Design Preparation	100%	Fri 2/2/07	Tue 13/3/07	Fri 10/11/06	Wed 20/12/06						
523	Design Check by Design Checker	100%	Tue 13/3/07	Sat 14/4/07	Thu 21/12/06	Sat 6/1/07						
524	RIP/DDR Submission by PM	90%	Mon 16/4/07	NA.	Mon 8/1/07	Sat 20/1/07						
525	RIP/DDR for Structural Plan	0%	NA	NA NA	Sat 20/1/07	Sat 20/1/07						
526	BS Design	96%	Fri 26/5/06	. NA	Wed 14/6/06	Tue 2/1/07		ecasca periodolog				
527	BS - HVAC	94%	Fri 14/7/06	NA NA	Fri 14/7/06	Tue 2/1/07						
539	Details Design Review	83%	Tue 5/9/06	NA NA	Tue 5/9/06	Tue 2/1/07	Chicken & Reference in Artistance					
540	Detailed Design Preparation	100%	Tue 5/9/06	Sat 25/11/06	Tue 5/9/06	Mon 13/11/06						
541	Design Check by Design Checker	99%	Wed 9/5/07	NA NA	Tue 14/11/06	Mon 11/12/06						
542	DDR for HVAC Submission by PM	0%	NA NA	NA NA	Tue 12/12/06	Tue 2/1/07	H.					
543	DDR for HVAC	0%	NA NA	. NA	Tue 2/1/07	Tue 2/1/07		<i>2917777</i> 3				
544	BS - Electrical	93%	Fri 28/7/06	NA NA	Fri 28/7/06	Fri 29/12/06						
556	Details Design Review	84%	Mon 25/9/06	NA NA	Tue 22/8/06	Fri 29/12/06				1		
557	Detailed Design Preparation	100%	Mon 25/9/06	Fri 22/12/06	Tue 22/8/06	Thu 9/11/06						
558	Design Check by Design Checker	99%	Thu 28/12/06	. NA	Fri 10/11/06	Fri 8/12/06						
559	DDR for Electrical Submission by PM	0%	NA NA	NA NA	Sat 9/12/06	Fri 29/12/06						
560	DDR for Electrical	0%	NA NA	NA NA	Fri 29/12/06	Fri 29/12/06						
200	DUN TOLESCHICAL	1 0%	AVI	<u> </u>	CH 28/12/00	1111 231 12100	<u> </u>					
Project.	HKCEC Expansion Project Task ESS		Progress	Marie Contraction of the Contrac	Sun	nmary	AUSTRALISMO STRATO	External Tasks	100000000000000000000000000000000000000	Group By	Summarv	i dependent
	h Rolling Programme based on revised m		ū	<u> </u>	NAME OF TAXABLE PARTY.	•			TOTAL STATE OF THE PARTY OF THE		_	
	0/08/2007 Critical Task	THE THE PARTY OF T	Milestone		Spli	it		Project Summary	Reading and the second	Baseline 1	1	


ID	Task Name .	% Complete	Actual Start	Actual Finish	Baseline Start	Baseline Finish	May	Jun	Jul	Aug	Sep	Oct	Nov
582	Details Design Review	98	% Fri 26/5/06	NA	Thu 24/8/06	Fri 29/12/06	29/8/07	STATE STATE		7	<u> </u>		
583	Detailed Design Preparation	100	% Fri 3/11/06	Fri 24/11/06	Thu 24/8/06	· Fri 10/11/06			ľ				
584	Design Check by Design Checker	100	% Mon 27/11/06	Mon 15/1/07	Sat 11/11/06	Thu 7/12/06	5						
585	DDR for Fire Services Submission by Pl	M 100	% Mon 15/1/07	Thu 1/2/07	Fri 8/12/06	Fri 29/12/06	š ·						
586	DDR for Fire Services	100	% Thu 1/2/07	Thu 1/2/07	Fri 29/12/06	Fri 29/12/06	3						
587	Stage 2	93	% Fri 26/5/06	· NA	NA	NA.	negation page 100	enteriorismos est	mercing and processing of	P	1		
588	Detailed Design Preparation	100	% Thu 14/6/07	Wed 18/7/07	NA	NA NA	Ϋ́			•	1		
589	Design Check by Design Checker	90	% Thu 19/7/07	NA	NA	NA	<u> </u>						
590	DDR for Fire Services Submission	by PM 0	% NA	NA NA	NA NA	N/	7		-				
591	DDR for Fire Services	0	% NA	NA NA	NA NA	N/	T						
644	BS - Diversion Plan for Pedestrian Tunnel	1	% Sat 25/8/07	NA NA	NA NA	NA.	\ 						
645	RIP/DDR Review	5	% Sat 25/8/07	NA NA	NA NA	N/	\[\]						
646	Design Preparation	C	% NA	NA NA	NA	N/	X				"1		
647	Design Check by Design Checker		% . NA	1	NA.	NA NA	N N				1		
648	RIP/DDR for Submission by PM		% NA	L.	NA NA	N/	\[\]						
649	RIP/DDR for Pedestrian Tunnel		% NA	NA	NA NA	N/	X				ų.		
662	Procurement	27	% Fri 26/5/06	NA	Fri 26/5/06	Mon 28/4/08	3 1000000000000000000000000000000000000	and the second second	namen engalak sega			7.1 (4.5) 2.5 (8.5) 2.5 (8.5)	
663	Specialist Package	27		NA	1	Mon 28/4/08		0.000 42540.2749	rymacy or targety	orani koma na na na	arringeseyeye, ye.	ika sudkopik subpliks	eren eren gan araban eren er
664	Heavy Lifting for Steel Roof Trusses	66		NA	1	Tue 10/7/07		3-478-3-878W	erskalistika kultura (singe	Anger Frankling (1865)		Against the particular and	
665	Slide Beam/Lifting Frame/Strand Jack/Tempor			NA NA	1	Tue 10/7/07		1050 0000 05	Hark kentang di sentah	grap Deposits and San San San San San San San San San San			1
666	Procure Materials for Heavy Lifting System	85		NA NA	1	Thu 26/4/07	!			1111		•	
667	Procure Materials for Slide Beams & Tie Bea	L		NA NA	1.	Thu 26/4/07	. Billion and also had			72222			
668	Pre-fabrication of Slide Beams and Tie Beam	1		NA	1	Tue 10/7/07	CHARLES THE WAY SEE		3				
694	Structural Steel Works	76		1		Thu 22/11/07			Mary and the same and the		77777777		
695	Place Ordering of Materials from Steel Mills	100		Thu 29/6/06	.1	Thu 29/6/06							
696	Material Procurement & Delivery			i	1	1	}						
697	Shop Drawing Submission & Approval	75		1	.1	.L							
698	First Delivery to Fabrication Yards	100			Fri 1/12/06		1				İ		
699	Fabrication of Structural Steel Works		% Fri 1/12/06	NA	Fri 1/12/06						İ		
702	Curtain Wall / Cladding		% Fri 20/4/07	NA NA	1			(0.00 (0.00	alvatara kinimassa ka	Märtesiaus avesta töötlesi	10240 M. SOSCOBERSON	7528700 2570 co. 3 o mg v.c.	rija karangan karangan da
702	Subjetting preparation (based on DDR submissio			Fri 3/8/07	Fri 1/12/06	Mon 8/1/0	}						
	- , ,				ļ	Mon 5/3/0	THE RESERVE OF THE PARTY OF THE			8-1000 400			
704	Shop Drawing Submission & Approval		% NA	1	f .	Mon 21/5/0	1			TITILITY .			
705	Visual and Performance Mock Up Test				1	Sat 17/11/0			-			22222	mmmm
706	Production & Delivery of Frames/Panels for west				i	Wed 12/3/0							
710	M & E Long - Lead Items	l l	1% NA	1	1	1	.1				Li-L-i-		
711	MVAC Equipment Procurement	į.	1% NA	1	J	Thu 29/11/0					2222	umun	
712	Electrical Equipment	į	% NA		1	Tue 27/11/0		1111111	<u>mmmm</u>	anana			ининини
713	Lift & Escalator Procurement & Delivery		% NA	į .	1	Thu 6/12/0	1	_					
714	Large Diameter Pipework & Filtings	i	% NA	l	1	Sat 17/11/0			<i>ilililiili</i>	tititititi	Hilliani.	THILLIE	Thibititi
715	Gondola Procurement		% NA	I	1	Mon 24/9/0							
716	Lighting / Fire Shutter / Curtain / Smoke Curtain		1% NA	!	1	Wed 12/3/0	the first the same						
717	Telecommunication Equipment		1% NA	NA NA	Sat 14/4/07	Thu 31/1/0	B		<i>IHIIIIII</i>				HHHHH
							Include the Control of the Control o			CHISTOTIC AT A CHISTO			500000000000000000000000000000000000000
roject:	HKCEC Expansion Project Task	582258282828	Progress	1087057/640	Su	mmary	Marie Anna Carlotte	ا سس	External Tasks	A CONTRACTOR OF THE CONTRACTOR		oup By Summar	-
s Month	n Rolling Programme based on revised m 0/08/2007 Critical Task		Milestone		Sp	lit ·			Project Summary	PRINCIPAL STATUS	75250 Ba	seline 1	

			·····									
ID	Task Name	% Complete	Actual Start	Actual Finish	Baseline Start	Baseline Finish	May Jun	Jul	Aug	Sep	Oct	Nov
718	Bearing for Steel Truss	42%	Thu 12/10/06	. NA	Fri 20/10/06				1:::29	1	1 7 7 1	1
719	Shop Drawing Submission & Approval(10/11)	95%	Thu 12/10/06	NA NA	· Fri 20/10/06	Mon 6/11/06						
720	Bearing Procument and Delivery	. 30%	Fri 20/10/06	NA	- Tue 7/11/06	Thu 8/2/07						
721	Contractor Submission	26%	Thu 25/5/06	NA.	Thu 25/5/06	Tue 5/8/08			and the second	1003/6,230/420	arkatoristan kova	and the second second
752	CSWD / CBWD	0%	NA	NA NA	Wed 3/1/07	Tue 5/8/08		Carrier and Carrie	ajstan jargust Ale s sa relajada	Copsiony) day taken	\$1406447.8827A	generaji oktorijani
753	CSW/CBW Submission/Comment/Re-submit/Approval	0%	NA NA	NA NA	Wed 3/1/07	Thu 31/1/08	ī		*********		HIPPIPP	***************************************
754	Review of Strucutral Plan for Building Services	0% -	NA NA	NA NA	Mon 2/4/07	Thu 31/1/08		/			the state of the s	-
755	Shop Drawing Submission/Comment/Re-submit/Approval	0%	NA	· NA	Sat 10/3/07	Tue 5/8/08				HHH	777777777	
756	Site Works	18%	Mon 19/6/06	NA.	Mon 19/6/06	Wed 11/3/09		recheblic Belancetowk Ab	o company for Story and a			777777777777777
782	A & A Works to Existing HKCEC Phase 1 and 2	37%	Wed 26/7/06	NA	Wed 26/7/06	Wed 29/10/08		with the first state of the sta	envillensonsye die Ostabie eine	Per la Vigorasiale	######################################	ika kamilina, gantonika kapatat
783	A & A Works to HKCEC Phase 1	21%	Wed 27/12/06	NA NA	Mon 7/5/07	Wed 29/10/08	nal sale in companies of the river section		Contribution of the State of		28,000-214/2000 (MS\$511.41)	
786	HK CEC Phase 1 - New Atrium Link Connection	11%	Mon 30/4/07	NA NA	Mon 7/5/07	Wed 29/10/08		ale proposed i Since Since	ou north this opening.	a divi etanbal-abile	(7976) not be reserved.	Emiliar washed sastilish balladaki
787	Erect Internal Hoarding (G.L. 25/A1-A)	100%	Mon 30/4/07	Man 18/6/07	Man 7/5/07	Sat 23/6/07		a				
788	Remove Existing Internal Finishes & Feature	70%	Fri 22/6/07	NA NA	Mon 25/6/07	Mon 30/7/07			-			
789	. Termination for Existing E&M Services	0%	. NA	NA	Tue 31/7/07	Mon 3/9/07						
790	Modification Works for Existing Structure	0%	NA	NA.	Tue 7/8/07	Mon 3/9/07	-					
808	A & A Works to HKCEC Phase 2	65%	Wed 26/7/06	NA NA	Wed 26/7/06	Fri 21/9/07	2845454644455555555555				3	
809	HKCEC Phase 2 Area (Grid A1/14-16, level2) for Pedestrian c	100%	Sat 17/2/07	Thu 28/6/07	Mon 26/2/07	Tue 3/4/07					7	
810	Erect Internal Hoarding	100%	Tue 29/5/07	Tue 12/6/07	Mon 26/2/07	Sat 10/3/07		•			*	
811	Remove Existing Finishes & Feature	100%	Wed 13/6/07	Tue 19/6/07	Mon 12/3/07	Sat 17/3/07		_	_			
812	Termination for Existing E&M Services	100%	Sat 17/2/07	Tue 12/6/07	Wed 7/3/07	Wed 14/3/07						
813	Modification Works for External Façade	100%	Wed 13/6/07	Thu 28/6/07	Thu 15/3/07	Tue 3/4/07	E					
836	Demolition of Existing Artrium Link	88%	Wed 14/3/07	NA NA	Wed 14/3/07	Wed 23/1/08	ESTATION OF THE PROPERTY OF TH	Mention (M.) Market Santana (M.)		Sweet of Sweet	an captage and the cap	
837	Removal Existing Eastern Glass Wall	100%	Fri 4/5/07	Sat 28/7/07	Fri 4/5/07	Mon 25/6/07						*
838	Precuation Measures Installation for Eastern Façade Removal	100%	Fri 4/5/07	Sat 9/6/07	Fri 4/5/07	Fri 25/5/07			•			
839	Bamboo Scaffolding Erection	100%	Wed 16/5/07	Sat 9/6/07	Fri 11/5/07	Fri 25/5/07						
840	Consent for Eastern Façade Removal	100%	Fri 8/6/07	Fri 6/7/07	Sat 26/5/07	Sat 26/5/07						
841	Removal of Existing Eastern Glass Wall	100%	Sat 9/6/07	Sat 28/7/07	Mon 28/5/07	Mon 25/6/07						
842	Demolition of Existing Atrium Link	83%	Wed 14/3/07	NA	Wed 14/3/07	Wed 23/1/08		ne je Dogovanski oblika Meloni	2005. 4 17.00-01.00 (19.00 \$1.00 \$1.00 \$1.00 \$1.00 \$1.00 \$1.00 \$1.00 \$1.00 \$1.00 \$1.00 \$1.00 \$1.00 \$1.00 \$1.00 \$1.00 \$1	energy or descript,	energia programa programa	necessory and processing
843	Diversion/Termination of Existing E&M Services to New Access	100%	Wed 14/3/07	Tue 5/6/07	Wed 14/3/07	Tue 22/5/07						•
844	Removal Escalator Inside Existing Atrium Link	100%	Fri 1/6/07	Fri 15/6/07	Tue 29/5/07	Tue 19/6/07						
845	Removal Roof Floor Finishes & Non-Structural Elements	100%	Thu 31/5/07	Sat 30/6/07	Tue 29/5/07	Tue 12/6/07	100000000000000000000000000000000000000					
846	Bamboo Scaffolding Erection for Removal Internal Finishes and	100%	Tue 29/5/07	Thu 7/6/07	Tue 29/5/07	Tue 12/6/07						
847	Removal Internal Finishes, Cladding & E&M Fixing From Roof to	100%	Tue 29/5/07	Thu 12/7/07	Tue 29/5/07	Wed 11/7/07						
848	Propping & Precuation Measures Installation for Demolition Wor	100%	Tue 29/5/07	Tue 10/7/07	Tue 29/5/07	Wed 11/7/07	1.					
849	Consent for Demolition Works	100%	Fri 8/6/07	Fri 8/6/07	Thu 12/7/07	Thu 12/7/07	-					
850	Removal Slab From Roof to Level 2	100%	Sat 9/6/07	Sat 18/8/07	Fri 13/7/07	Tue 7/8/07	1 1	шин				
851	Removal Steel Floor Trusses From Roof to Level 2	85%	Sat 9/6/07	NA NA	Fri 27/7/07	Sat 11/8/07		H 4				
852	Removal Existing Hanger Columns	100%	Fri 10/8/07	Sat 18/8/07	Mon 13/8/07	Tue 28/8/07						
853	Removal Existing Roof Trusses	85%	Sat 18/8/07	NA NA	Wed 29/8/07	Thu 13/9/07			E602			
854	Modification Works of Existing Eastern Façade Truss level 29.4	0%	NA	NA.	Thu 30/8/07	Mon 17/9/07	1				•	
855	Removal of remaining Existing Eastern & Western Façade Truss	0%	NA	NA	Sat 15/12/07	Wed 23/1/08				77,777,		
												
	#KCEC Expansion Project Task EXERCISE ROlling Programme based on revised m	essesses	Progress	(A) = (1) (A) (A)	Sur	nmary		External Tasks	2000	Grot	ıp By Summary	SEPTEMBER SERVE
Date: 29/	708/2007 Critical Task		Milestone		Spl	it		Project Summary	Sealest executives of	Base	ine 1	

	3 //						
D	Task Name	% Complete	Actual Start	Actual Finish	Baseline Start	Baseline Finish	h May Jun Jul Aug Sep Oct Nov
856	New Atrium Link Extension	14%	Thu 22/6/06	NA	Tue 27/6/06	Wed 11/3/09	
921	Mini-piles near Grid 16/Al-A, 16/D-E and for additio	15%	Thu 22/6/06	NA	Fri 5/10/07	· NA	
922	Mini-pile construction (102 nos)	70%	Thu 22/6/06	· NA	- NA	NA	A COURT OF THE PROPERTY OF THE
923	Completion Report to IDC	0%	NA	NA	- NA	NA NA	A
924	Load Test for the Selected Piles (2 nos)	0%	NA NA	NA NA	NA	NA	
925	Consent for Pile Cap & Structure Works	0%	, NA	NA	NA NA	NA	Ä
937	Superstructure	30%	Thu 30/11/06	NA	Wed 15/11/06	Wed 25/6/08	8
938	Columns to Steel Truss - Grid 17	62%	Mon 4/12/06	NA	Fri 1/12/06	Fri 5/10/07	7
942	Column E/17	0%-	NA.	NA	Fri 7/9/07	Fri 5/10/07	7
943	R.C Mega Columns for E/17(91m3)	0%	NA	NA	Fri 7/9/07	Tue 2/10/07	7
944	Bearing Installation at Column E/17	0%	NA	NA	Wed 3/10/07	Fri 5/10/07	7
945	Column A/17	64%	Mon 21/5/07	NA	Wed 2/5/07	Mon 11/6/07	7
946	R.C Mega Columns for A/17(338m3)	70%	Mon 21/5/07	NA	Wed 2/5/07	Thu 7/6/07	7
947	Bearing Installation at Column A/17	0%	NA	NA	Fri 8/6/07	Mon 11/6/07	
948	Column B/17	23%	Tue 29/5/07	NA NA	Fri 20/4/07	Tue 12/6/07	
949	R.C Mega Columns for B/17(395m3)	25%	Tue 29/5/07	NA NA	Frl 20/4/07	Fri 8/6/07	
950	Bearing Installation at Column B/17	0%	NA NA	NA NA	Sat 9/6/07	Tue 12/6/07	51111111111111111111111111111111111111
951	Column C/17	93%	Sat 5/5/07	NA NA	Fri 20/4/07	Tue 12/6/07	
952	R.C Mega Columns for C/17(442m3)	100%	Sat 5/5/07	Fri 22/6/07	Fri 20/4/07	Fri 8/6/07	
953	Bearing Installation at Column C/17	0%	· NA	NA NA	Sat 9/6/07	Tue 12/6/07	
954	Column D/17	91%	Fri 18/5/07	NA NA	Wed 2/5/07	Mon 11/6/07	
955	R.C Mega Columns for D/17(342m3)	100%	Fri 18/5/07	Fri 22/6/07	Wed 2/5/07	Thu 7/6/07	
956	Bearing Installation at Column D/17	0%	NA NA	NA	Fri 8/6/07	Mon 11/6/07	
957	Columns to Steel Truss - Grid 24	94%	Thu 14/12/06	NA NA	Fri 1/12/06	Tue 29/5/07	1 63
961	Column A1a/24	99%	Mon 8/1/07		Thu 28/12/06		
962	R.C. Mega Columns for A1a/24 (+4 to +14.4, 84m3)	100%	Mon 8/1/07	NA Wed 24/1/07	Thu 28/12/06	Sat 24/2/07	
963	R.C. Mega Columns for A1a/24 (+14.4 to +14.4, 64ms) R.C. Mega Columns for A1a/24 (+14.4 to +51.8, 300m	.i	Thu 25/1/07	Wed 4/4/07	l	Mon 15/1/07 Wed 21/2/07	· • · · · · · · · · · · · · · · · · · ·
964	Bearing Installation at Column A1a/24	70%	Thu 5/4/07		Tue 16/1/07		
965				NA	Thu 22/2/07	Sat 24/2/07	
	Column Ba/24	99%	Fri 2/3/07	NA	Sat 3/2/07	Wed 11/4/07	! Y
966	R.C. Mega Columns for Ba/24 (384m3)	100%	Fri 2/3/07	Sat 26/5/07	Sat 3/2/07	Sat 7/4/07	
967	Bearing Installation at Column Ba/24	70%	Mon 28/5/07	NA	Mon 9/4/07	Wed 11/4/07	
968	Columns C/24	82%	Tue 8/5/07	NA	Fri 16/3/07	Tue 29/5/07	
969	R.C. Mega Columns for C/24(467m3)	86%	Tue 8/5/07	NA	Fri 16/3/07	Fri 25/5/07	
970	Bearing Installation at Column C/24	. 0%	NA	NA	Sat 26/5/07	Tue 29/5/07	
971	Columns D/24	94%	Wed 16/5/07	NA	Mon 12/2/07	Fri 27/4/07	
972	R.C. Mega Columns for D/24(369m3)	100%	Wed 16/5/07	Fri 13/7/07	Mon 12/2/07	Tue 24/4/07	The state of the s
973	Bearing Installation at Column D/24	0%	NA	NA	Wed 25/4/07	Fri 27/4/07	
974	Steel Roof Trusses and Superstructure	20%	Thu 30/11/06	NA	Wed 15/11/06	Wed 25/6/08	
1038	Temporary Works for Sliding & Heavy Lifting	11%	Wed 18/7/07	NA	Wed 30/5/07	Mon 12/11/07	
1039	Heavy Liting & Sliding System Installation	15%	Wed 18/7/07	NA	Wed 30/5/07	Thu 19/7/07	
1041	Transfer Truss for Grid 24/A-B	0%	NA	NA	Wed 30/5/07	Sat 29/9/07	
1042	Assembly Steel Transfer Truss on Column A1a/24 & B	0%	NA	NA	Wed 30/5/07	Thu 9/8/07	
	HKCEC Expansion Project Task proper		Dragrana		Δ.		
Month	Rolling Programme based on revised m		Progress	250000000000000000000000000000000000000	Annual Ministers	nmary	External Tasks Group By Summary
ate: 29/		77777777	Milestone		Spli	t	Project Summary Baseline 1
	- Inches	,	***************************************				

odating on 29 August 2007

		Worth Rolling	i Programme ba	ised on revised	master Prograr	nme Rev.1 Upd	ŝ
ID	Task Name	%	Actual Start	Actual Finish	[Ì
1043	Connection of Roof Truss A	Complete	<u> </u>		Baseline Start	Baseline Finish	I
	Connection of Roof Truss A	0%	NA	NA	Fri 10/8/07	Tue 14/8/07	I
1044	Connection to Roof Truss B	0%	NA	NA	Wed 26/9/07	Sat 29/9/07	
1045	Roof Truss A(1288tons)	0%	NA	NA	Fri 1/6/07	Thu 1/11/07	1
1046	Assembly of Steel Roof Truss A on Site	0%	NA	NA	Fri 1/6/07	Tue 31/7/07	ı
1047	Erect Temp Bracing between Roof Truss A & B	0%	NA	NA NA	Wed 25/7/07	Tue 31/7/07	-
1048	Lifting Up to Grid C High Level	0%	NA	NA	Wed 1/8/07	Wed 8/8/07	-
1049	Sliding to Permanent Position at Grid A	0%	NA	NA	Tue 18/9/07	Sat 22/9/07	ĺ
1050	Bracing for Roof Truss A & B	0%	NA	NA	Wed 26/9/07	Wed 10/10/07	
1051	Transfer Trusses from Truss A to Truss A1	0%	NA	NA	Thu 11/10/07	Thu 1/11/07	ĺ
1052	Assembly of Back Span for Steel Roof Truss A	. 0%	· NA	NA	Wed 15/8/07	Fri 14/9/07	
1053	Roof Truss B(963tons)	0%	NA	NA	Fri 1/6/07	Fri 2/11/07	
1054	Assembly of Steel Roof Truss B on Site	0%	NA	NA	Frl 1/6/07	Tue 31/7/07	
1055	Erect Temp Bracing between Roof Truss A & B	0%	NA	NA	Wed 25/7/07	Tue 31/7/07	ĺ
1056	Lifting Up to Grid D High Level	0%	NA	NA	Wed 1/8/07	Wed 8/8/07	
1057	Sliding to Grid B	0%	NA	NA	Tue 18/9/07	Sat 22/9/07	ĺ
1058	Final Lifting of Transfer Truss & Roof Truss B	0%	NA	NA	Mon 24/9/07	Tue 25/9/07	ĺ
1059	Bracing for Roof Truss A & B	0%	NA	NA	Wed 26/9/07	Wed 10/10/07	l
1060	Assembly of Back Span for Steel Roof Truss B	0%	. NA	NA	Tue 2/10/07	Fri 2/11/07	ĺ
						1	í.



Project:HKCEC Expansion Project 3 Month Rolling Programme based on revised m Date: 29/06/2007 Task Progress Summary External Tasks Group By Summary Critical Task Milestone Split Project Summary Baseline 1 *********