

**Works Programme
for
Demolition of Kennedy Town Incineration Plant and Abattoir**

ID	Task Name	Duration	Start	Finish	2008												2009						
					Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	
1	Working Programme	517 days	Fri 07/9/28	Wed 09/2/25																			
2	Commencement of the Contract	0 days	Fri 07/9/28	Fri 07/9/28																			
3	Site Clearance	90 days	Fri 07/9/28	Wed 07/12/26																			
4	Tree Felling	15 days	Thu 07/12/27	Thu 08/1/10																			
5	Erection of Chain Link Fence at Portion B	45 days	Mon 08/1/14	Wed 08/2/27																			
6	A : Preparation and Submission	310 days	Fri 07/9/28	Sat 08/8/2																			
7	A1. Waste Management Plan	116 days	Fri 07/9/28	Mon 08/1/21																			
8	A1.1 To Engineer for Comment	43 days	Fri 07/9/28	Fri 07/11/9																			
9	A1.2 Final Version to EPD for Approval	28 days	Sat 07/11/10	Fri 07/12/7																			
10	A1.3 Approval of WMP from EPD	45 days	Sat 07/12/8	Mon 08/1/21																			
11	A2. Initial Record Survey	109 days	Fri 07/9/28	Mon 08/1/14																			
12	A2.1 Ground Survey	49 days	Fri 07/9/28	Thu 07/11/15																			
13	A2.2 Building / Structures Survey	60 days	Fri 07/11/16	Mon 08/1/14																			
14	A2.3 Survey Report	21 days	Fri 07/11/16	Thu 07/12/6																			
15	A3. Repair of Cracked Concrete Paving	60 days	Fri 07/12/21	Mon 08/2/18																			
16	A4. Site Setting up	110 days	Fri 07/9/28	Tue 08/1/15																			
17	A4.1 Erection of RE's Office	110 days	Fri 07/9/28	Tue 08/1/15																			
18	A4.2 Erection of Contractor Offices	28 days	Fri 07/9/28	Thu 07/10/25																			
19	A5. Submit Design of Precautionary Measures	310 days	Fri 07/9/28	Sat 08/8/2																			
20	A5.1 Hoarding and Covered Walkway (Include Re-submission)	125 days	Fri 07/9/28	Wed 08/1/30																			
21	A5.2 Temporary Work Platform Inside the Chimney	45 days	Mon 08/1/21	Wed 08/3/5																			
22	A5.3 Demolition Plan and Method Statement	224 days	Sun 07/12/23	Sat 08/8/2																			
23	1. Lairage Block and Lairage Entrance Unit	30 days	Sun 07/12/23	Mon 08/1/21																			
24	2. Others Building	15 days	Sun 08/2/10	Sun 08/2/24																			
25	3. Slaughterhouse Block	15 days	Tue 08/3/11	Tue 08/3/25																			
26	4 Refrigeration Block	15 days	Fri 08/4/25	Fri 08/5/9																			
27	5 Ancil. House for Abattoir	15 days	Sun 08/5/25	Sun 08/6/8																			
28	6 Boiler House	15 days	Tue 08/6/24	Tue 08/7/8																			
29	7 Incineration Plant and Its Ancil. House	60 days	Fri 08/4/25	Mon 08/6/23																			
30	8. Chimney C	15 days	Fri 08/6/13	Fri 08/6/27																			
31	9. Chimney A & B	15 days	Fri 08/7/4	Fri 08/7/18																			
32	10. Cattle pier (Pier B)	15 days	Sat 08/7/19	Sat 08/8/2																			
33	11. Loading Jetty and refuse pier (Pier A)	15 days	Sat 08/7/19	Sat 08/8/2																			
34	A6. Erection of Hoarding and Cover Walkway	75 days	Tue 07/12/18	Sat 08/3/1																			
35	A7. Submit Supervision Plan, Demolition Plants and Operators	30 days	Tue 08/1/22	Wed 08/2/20																			

Project: Master Programme -Version-3
Date: 31 December 2007

Task		Progress		Summary		External Tasks		Deadline	
Split		Milestone		Project Summary		External Milestone		Critical Path	

**Works Programme
for
Demolition of Kennedy Town Incineration Plant and Abattoir**

ID	Task Name	Duration	Start	Finish	2008												2009	
					Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct
36	A8. Disconnect and Seal All Existing Utilities	120 days	Fri 07/9/28	Fri 08/1/25	[Task bar]													
37	B : Remove hazardous materials	221 days	Wed 07/10/31	Sat 08/6/7	[Task bar]													
38	B1. Asbestos Abatement Works	221 days	Wed 07/10/31	Sat 08/6/7	[Task bar]													
39	B1.1 Method statement of removal ACM	128 days	Wed 07/10/31	Thu 08/3/6	[Task bar]													
40	B1.1.1 Method statement for removal of ACM	90 days	Wed 07/10/31	Mon 08/1/28	[Task bar]													
41	B1.1.2 Approval from EPD	60 days	Mon 08/1/7	Thu 08/3/6	[Task bar]													
42	B1.1.3 Notice to Labour Department and EPD	28 days	Wed 08/1/9	Tue 08/2/5	[Task bar]													
43	B1.2 Asbestos Removal Works inside the Building	115 days	Tue 08/1/22	Thu 08/5/15	[Task bar]													
44	B1.2.1 Lairage Block and Lairage Entrance Unit	30 days	Tue 08/1/22	Wed 08/2/20	[Task bar]													
45	B1.2.2 Others Building	20 days	Thu 08/2/21	Tue 08/3/11	[Task bar]													
46	B1.2.3 Slaughterhouse Block	20 days	Wed 08/3/12	Mon 08/3/31	[Task bar]													
47	B1.2.4 Refrigeration Block	20 days	Wed 08/3/12	Mon 08/3/31	[Task bar]													
48	B1.2.5 Ancil. House for Abattoir	21 days	Tue 08/4/1	Mon 08/4/21	[Task bar]													
49	B1.2.6 Boiler House	21 days	Tue 08/4/1	Mon 08/4/21	[Task bar]													
50	B1.2.7 Incineration Plant and Its Ancil. House	45 days	Tue 08/4/1	Thu 08/5/15	[Task bar]													
51	B1.3 Disposal of ACM	45 days	Thu 08/4/24	Sat 08/6/7	[Task bar]													
52	B2. Dioxin Abatement Works	132 days	Sat 08/1/12	Thu 08/5/22	[Task bar]													
53	B2.1 Method statement of removal DEM	58 days	Sat 08/1/12	Sun 08/3/9	[Task bar]													
54	B2.1.1 To Engineer for Comment	14 days	Sat 08/1/12	Fri 08/1/25	[Task bar]													
55	B2.1.2 Final Version to EPD for Approval	14 days	Sat 08/1/26	Fri 08/2/8	[Task bar]													
56	B2.1.3 Approval from EPD	30 days	Sat 08/2/9	Sun 08/3/9	[Task bar]													
57	B2.2 Notice to Labour Department and EPD for approval	31 days	Sat 08/1/26	Mon 08/2/25	[Task bar]													
58	B2.3 Dioxin Removal Works	74 days	Mon 08/3/10	Thu 08/5/22	[Task bar]													
59	B2.3.1 Pilot Test for Establishment of Cement-ash-water Mixing Ratio	14 days	Mon 08/3/10	Sun 08/3/23	[Task bar]													
60	B2.3.2 Design, Provision, Operation of Cement Solidification / Stabilization Facility	10 days	Mon 08/3/24	Wed 08/4/2	[Task bar]													
61	B2.3.3 Within the Chimney C	20 days	Mon 08/3/10	Sat 08/3/29	[Task bar]													
62	B2.3.4 Between the Chimney A & B	20 days	Thu 08/4/3	Tue 08/4/22	[Task bar]													
63	B2.3.5 Within the Chimney A & B	30 days	Wed 08/4/23	Thu 08/5/22	[Task bar]													
64	B2.4 Disposal of Dioxin	0 days	Thu 08/5/22	Thu 08/5/22	[Task bar]													
65	C : Demolition Works (allow CNY holiday)	419 days	Wed 08/1/2	Mon 09/2/23	[Task bar]													
66	C1. Erection of Protective Scaffolding and Working Platform	120 days	Wed 08/1/2	Wed 08/4/30	[Task bar]													
67	C2. Lairage Block and Lairage Entrance Unit	109 days	Tue 08/1/22	Fri 08/5/9	[Task bar]													
68	C2.1 Install Precaution Measure	49 days	Tue 08/1/22	Mon 08/3/10	[Task bar]													
69	C2.2 Demolition Works	60 days	Tue 08/3/11	Fri 08/5/9	[Task bar]													
70	C3. Others Building	30 days	Tue 08/3/11	Wed 08/4/9	[Task bar]													

Project: Master Programme -Version-3 Date: 31 December 2007	Task		Progress		Summary		External Tasks		Deadline	
	Split		Milestone		Project Summary		External Milestone		Critical Path	

Works Programme
for
Demolition of Kennedy Town Incineration Plant and Abattoir

ID	Task Name	Duration	Start	Finish	2008												2009						
					Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	
71	C3.1 Install Precaution Measure	30 days	Tue 08/3/11	Wed 08/4/9																			
72	C3.2 Demolition Works	13 days	Tue 08/3/11	Sun 08/3/23																			
73	C4. Slaughterhouse Block	80 days	Thu 08/4/10	Sat 08/6/28																			
74	C4.1 Install Precaution Measure	45 days	Thu 08/4/10	Sat 08/5/24																			
75	C4.2 Demolition Works	50 days	Sat 08/5/10	Sat 08/6/28																			
76	C5. Refrigeration Block	64 days	Sun 08/5/25	Sun 08/7/27																			
77	C5.1 Install Precaution Measure	30 days	Sun 08/5/25	Mon 08/6/23																			
78	C5.2 Demolition Works	29 days	Sun 08/6/29	Sun 08/7/27																			
79	C6. Ancil. House for Abattoir	49 days	Tue 08/6/24	Mon 08/8/11																			
80	C6.1 Install Precaution Measure	30 days	Tue 08/6/24	Wed 08/7/23																			
81	C6.2 Demolition Works	15 days	Mon 08/7/28	Mon 08/8/11																			
82	C7. Boiler house	36 days	Thu 08/7/24	Thu 08/8/28																			
83	C7.1 Install Precaution Measure	15 days	Thu 08/7/24	Thu 08/8/7																			
84	C7.2 Demolition Works	21 days	Fri 08/8/8	Thu 08/8/28																			
85	C8. Incineration Plant and Its Ancil. House	115 days	Sun 08/5/25	Tue 08/9/16																			
86	C8.1 Install Precaution Measure	60 days	Sun 08/5/25	Wed 08/7/23																			
87	C8.2 Demolition Works	80 days	Sun 08/6/29	Tue 08/9/16																			
88	C9. Chimney C	60 days	Sun 08/7/13	Wed 08/9/10																			
89	C9.1 Install Precaution Measure	30 days	Sun 08/7/13	Mon 08/8/11																			
90	1.Erection of external scaffolding working platform	30 days	Sun 08/7/13	Mon 08/8/11																			
91	2.Install CCTV	7 days	Tue 08/8/5	Mon 08/8/11																			
92	C9.2 Demolition works	30 days	Tue 08/8/12	Wed 08/9/10																			
93	C10. Chimney A & B	135 days	Sun 08/8/3	Mon 08/12/15																			
94	C10.1 Install Precaution Measure	45 days	Sun 08/8/3	Tue 08/9/16																			
95	1.Erection of external scaffolding working platform	45 days	Sun 08/8/3	Tue 08/9/16																			
96	2.Install CCTV	7 days	Wed 08/9/10	Tue 08/9/16																			
97	C10.2 Demolition works	90 days	Wed 08/9/17	Mon 08/12/15																			
98	C11. Cattle pier (Pier B)	61 days	Thu 08/9/11	Mon 08/11/10																			
99	C12. Loading Jetty and refuse pier (Pier A)	60 days	Tue 08/12/16	Fri 09/2/13																			
100	C13. Removal of C & D debris	350 days	Tue 08/3/11	Mon 09/2/23																			
101	D : Others works	162 days	Wed 08/9/17	Wed 09/2/25																			
102	D1. Backfilling and Leveling	60 days	Wed 08/9/17	Sat 08/11/15																			
103	D2. Reconstruction of Ground Slab	90 days	Sun 08/11/16	Fri 09/2/13																			
104	D3. Site Clean	12 days	Sat 09/2/14	Wed 09/2/25																			

