


# Dragages-Nishimatsu Joint Venture

**Contract No. DC/2007/10**

## **Design and Construction of Hong Kong West Drainage Tunnel**

Quarterly EM&A Report  
(version 1.0)

July to September 2009

Certified By   
(Environmental Team Leader)

**REMARKS:**

The information supplied and contained within this report is, to the best of our knowledge, correct at the time of printing.

CINOTECH accepts no responsibility for changes made to this report by third parties

**CINOTECH CONSULTANTS LTD**

Room 1710, Technology Park,  
18 On Lai Street,  
Shatin, NT, Hong Kong  
Tel: (852) 2151 2083 Fax: (852) 3107 1388  
Email: [info@cinotech.com.hk](mailto:info@cinotech.com.hk)

## TABLE OF CONTENTS

	Page
<b>EXECUTIVE SUMMARY .....</b>	<b>1</b>
<b>1. INTRODUCTION .....</b>	<b>7</b>
<b>2. PROJECT CHARACTERISTICS.....</b>	<b>8</b>
PROJECT ORGANIZATION AND CONTACTS OF KEY MANAGEMENT .....	8
CONSTRUCTION PROGRAMME AND SYNOPSIS OF WORK.....	9
<b>3. ENVIRONMENTAL MONITORING AND AUDIT REQUIREMENTS .....</b>	<b>10</b>
MONITORING PARAMETERS AND MONITORING LOCATIONS .....	10
MONITORING METHODOLOGY AND CALIBRATION DETAILS .....	10
ENVIRONMENTAL QUALITY PERFORMANCE LIMITS (ACTION AND LIMIT LEVELS).....	10
ENVIRONMENTAL MITIGATION MEASURES .....	10
<b>4. MONITORING RESULTS .....</b>	<b>11</b>
WEATHER CONDITIONS.....	11
AIR QUALITY.....	11
CONSTRUCTION NOISE.....	11
WATER QUALITY.....	12
UNDERGROUND WATER LEVEL .....	12
<b>5. ENVIRONMENTAL AUDIT .....</b>	<b>14</b>
IMPLEMENTATION STATUS OF ENVIRONMENTAL MITIGATION MEASURES.....	14
SITE AUDIT SUMMARY.....	14
EFFECTIVENESS OF MITIGATION MEASURES .....	16
STATUS OF ENVIRONMENTAL LICENSING AND PERMITTING .....	16
STATUS OF WASTE MANAGEMENT .....	17
<b>6. NON-COMPLIANCE (EXCEEDANCES) OF THE ENVIRONMENTAL QUALITY PERFORMANCE LIMITS (ACTION AND LIMIT LEVELS).....</b>	<b>18</b>
SUMMARY OF EXCEEDANCES .....	18
CONSTRUCTION IMPACTS ON SUSPENDED SOLIDS.....	18
REVIEW OF THE REASONS FOR AND THE IMPLICATIONS OF NON-COMPLIANCE .....	19
<b>7. ENVIRONMENTAL COMPLAINTS AND PROSECUTIONS.....</b>	<b>20</b>
<b>8. COMMENTS, CONCLUSIONS AND RECOMMENDATIONS.....</b>	<b>21</b>

## **LIST OF TABLE**

Table I	Summary Table for Non-compliance Recorded in the Reporting Quarter
Table II	Summary Table for Key Information in the Reporting Quarter
Table 2.1	Key Project Contacts
Table 4.1	Summary of Water Quality Exceedances in the Reporting Quarter
Table 4.2	Ground Water Level Monitoring Data at Location ADH48 in Reporting Quarter
Table 6.1a-b	Summary of Measured levels of Suspended Solids

## **LIST OF FIGURES**

Figure 1	Layout Plan of the Project
Figure 2	Organization Chart
Figure 3.1a	Locations of Air Quality and Construction Noise Monitoring Stations at Eastern Portal
Figure 3.1b	Locations of Air Quality and Construction Noise Monitoring Stations at Western Portal
Figure 3.1c	Locations of Construction Noise Monitoring Stations at Intake E7
Figure 3.1d	Locations of Construction Noise Monitoring Stations at Intake PFLR1
Figure 3.1e	Locations of Construction Noise Monitoring Stations at Intake W0
Figure 3.1f	Locations of Groundborne Noise Monitoring Stations
Figure 4a-b	Locations of Water Quality Monitoring Stations
Figure 5	Location of Ground Water Level Monitoring Stations

## **LIST OF APPENDICES**

A	Construction Programme
B	Monitoring Requirements
C	Action and Limit Levels for Air Quality, Noise and Water Quality
D	Graphical Presentation of Air Quality Monitoring Results
E	Graphical Presentation of Noise Monitoring Results
F	Graphical Presentation of Water Quality Monitoring Results
G	Environmental Mitigation Implementation Schedule (EMIS)
H	Site Audit Summary
I	Summary Status of Environmental Licences and Permits
J	Waste Generated Quantity
K	Summary of Exceedances
L	Complaint Log

## EXECUTIVE SUMMARY

### *Introduction*

1. This is the 6<sup>th</sup> Quarterly Environmental Monitoring and Audit (EM&A) Report prepared by Cinotech Consultants Limited for the “Drainage Improvement in Northern Hong Kong Island – Hong Kong West Drainage Tunnel” (the Project). This summary report presents EM&A works performed in the period between July and September 2009.
2. The construction activities undertaken in the reporting quarter were:
  - Initial TBM excavation, installation of temporary facilities and permanent slope works at Eastern Portal;
  - TBM excavation and installation of temporary facilities at Western Portal;
  - ELS works and temporary support for existing utilities at Intake W0
  - Excavation of intake structure at Intake W0;
  - Cofferdam construction at Intakes SM1 and MB16;
  - Pipelaying works along Mount Butler Road for Intake MB16;
  - Site preparation works at Intake HKU1, MB16, PFLR1 and E7;
  - Site establishment works at Intakes SM1, THR2, HKU1, MB16 and PFLR1;
  - Utilities trial pits and additional site investigation works at 8 locations in July, 4 locations in August and Intake BR6 in September 09;
  - Detailed Design Approval (DDA) submissions for Adit/Main Tunnel Intersection, Adits, Stilling Chambers and Turning Bays;
  - Approved in Principle (AIP) & Detailed Design Approval (DDA) submissions for temporary and permanent works for Intake Structures;
  - AIP & DDA submissions for temporary and permanent works for Dropshafts;
  - Environmental impact monitoring; and
  - Casting of tunnel segments.

### *Environmental Monitoring Works*

3. Environmental monitoring for the Project was performed regularly as stipulated in the Updated EM&A Manual and the results were checked and reviewed. Site audits were conducted once per week. The implementation of the environmental mitigation measures, Event Action Plans and environmental complaint handling procedures were also checked.
4. Summary of the non-compliance of the reporting month is tabulated in Table I.



**Table I Summary Table for Non-compliance Recorded in the Reporting Quarter**

Parameter	Number of Exceedances due to the Project		Action Taken	Results of Action Taken
	Action Level	Limit Level		
<b>Eastern Portal</b>				
<i>July 2009</i>				
1-hr TSP	0	0	N.A.	N.A.
24-hr TSP	0	0	N.A.	N.A.
Noise	0	0	N.A.	N.A.
Ground Borne Noise	0		N.A.	N.A.
<i>August 2009</i>				
1-hr TSP	0	0	N.A.	N.A.
24-hr TSP	0	0	N.A.	N.A.
Noise	0	0	N.A.	N.A.
Ground Borne Noise	0		N.A.	N.A.
<i>September 2009</i>				
1-hr TSP	0	0	N.A.	N.A.
24-hr TSP	0	0	N.A.	N.A.
Noise	1	0	N.A.	N.A.
<b>Western Portal</b>				
<i>July 2009</i>				
1-hr TSP	0	0	N.A.	N.A.
24-hr TSP	0	0	N.A.	N.A.
Noise	0	0	N.A.	N.A.
Water Quality	0	0	N.A.	N.A.
Ground Borne Noise	0		N.A.	N.A.
<i>August 2009</i>				
1-hr TSP	0	0	N.A.	N.A.
24-hr TSP	0	0	N.A.	N.A.
Noise	0	0	N.A.	N.A.
Water Quality	0	0	N.A.	N.A.
Ground Borne Noise	0		N.A.	N.A.
<i>September 2009</i>				
1-hr TSP	0	0	N.A.	N.A.
24-hr TSP	0	0	N.A.	N.A.
Noise	0	0	N.A.	N.A.
Water Quality	0	0	N.A.	N.A.
Ground Borne Noise	0		N.A.	N.A.
<b>Intake E7</b>				
<i>September 2009</i>				
Noise	0	0	N.A.	N.A.

<b>Intake PFLR1</b>				
<i>September 2009</i>				
Noise	0	0	N.A.	N.A.
<b>Intake W0</b>				
<i>July 2009</i>				
Noise	0	0	N.A.	N.A.
<i>August 2009</i>				
Noise	0	0	N.A.	N.A.
<i>September 2009</i>				
Noise	0	0	N.A.	N.A.

*Air Quality**1-hour TSP Monitoring*

- 1-hour TSP monitoring at 2 monitoring stations, AQ1 and AQ2, was conducted as scheduled in the reporting period. No Action/Limit Level exceedance was recorded for 1-hr TSP monitoring in the reporting quarter.

*24-hour TSP Monitoring*

- 24-hr TSP monitoring at 2 monitoring station, AQ1 and AQ3, was conducted as schedule in the reporting period. No Action/Limit Level exceedance was recorded for 24-hr TSP monitoring in the reporting quarter.

*Construction Airborne Noise*

- Noise monitoring at 7 monitoring stations, NC1/NC1a, NC2, NC3, NC8, NC9, NC11 and NC15 was conducted as schedule in the reporting period. One Action Level exceedance was recorded due to the complaint raised by a resident of The Legend on 21 September 2009.

*Construction Ground Borne Noise*

- Construction ground borne noise monitoring at GNC1, GNC2, GNC4 and GNC5 was conducted as scheduled in the reporting period. No exceedance was recorded.
- Construction Ground Borne Noise Monitoring at GNC3 was temporary suspended since 7 May 2009 as the ISS EastPoint Property Management Ltd. received an instruction from the Incorporated Owners of Aegean Terrace that we are not permitted to conduct any noise monitoring inside Aegean Terrace for the Project.
- According to the approved EIA report, noise monitoring should be performed at NSR1a (i.e. Crane Court) when TBM is operating through the tunnel section between points A and B). Therefore, Ground borne noise monitoring has been conducted at Crane Court (GNC4) since 3 June 2009 during the TBM operated.

*Water Quality*

11. Water quality monitoring was conducted as schedule in the reporting period except the monitoring at mid-flood tide on 14 September 2009 that was cancelled due to Tropical Cyclone Warning Signals No. 3. No Action/Limit Level exceedance was recorded.

*Environmental Licensing and Permitting*

12. Licenses/Permits granted to the Project include the Environmental Permit (EP) for the Project, An Environmental Permit No. EP-272/2007 was issued on 26 April 2007 and Environmental Permit No. EP-272/2007/A was issue on 26 October 2007. Later, the further Environmental Permit (FEP-01/272/2007/A) and (FEP-01/272/2007/B) was issued on 28 January 2008 and 25 June 2009 to Dragages-Nishimatsu Joint Venture.
13. Registration of Chemical Waste Producer (License: 5213-148-D2393-02 for Eastern Portal and No. 5213-172-D2393-01 for Western Portal), Water Discharge License (License No.: EP860/W10/XY0175 for Area of Mount Butler Office, EP860/W10/XY0177 for Eastern Portal, EP820/W9/XT086 for Western Portal, EP680/W10/XY0183 for Intake W0, WT00003372-2009 for Intake SM1, WT00003737-2009 for Intake MB16 and WT00003738-2009 for THR2) and Construction Noise Permit (License No.: GW-RS0543-09 for Eastern Portal, GW-RS0506-09 for Western Portal, GW-RS0408-09 for Intake W0, GW-RS0507-05 for Intake MA17 and GW-RS0571-09 for Intake MB16) in July 2009 and CNP (License No.: GW-RS0543-09 for Eastern Portal, GW-RS0506-09 for Western Portal, GW-RS0408-09 for Intake W0, GW-RS0507-05 for Intake MA17, GW-RS0571-09 for Intake MB16, GW-RS-0640-09 for Intake SM1) in August 2009 and CNP (License No.: GW-RS0543-09 and GW-RS0705-09 for Eastern Portal, GW-RS0506-09 for Western Portal, GW-RS0408-09 for Intake W0, GW-RS0507-05 for Intake MA17, GW-RS0571-09 for Intake MB16, GW-RS-0640-09 for Intake SM1) in September 2009.

**Key Information in the Reporting Quarter**

14. Summary of key information in the reporting quarter is tabulated in Table II.

**Table II Summary Table for Key Information in the Reporting Quarter**

Event	Event Details		Action Taken	Status	Remark
	Number	Nature			
Complaint received (September 09)	1	Housekeeping and Construction Noise at Eastern Portal	Complaint of Poor Housekeeping and Construction Noise at EP (Investigation report was submitted)	Investigation Report submitted to DNJV for further submission	Closed
Changes to the assumptions and key construction / operation activities recorded	0	---	N.A.	N.A.	---
Notifications of any summons & prosecutions received	0	---	N.A.	N.A.	---

**Complaints and Prosecutions**

15. One environmental complaint was received and investigated during the reporting quarter.

16. No warning, summon and notification of successful prosecution was received in the reporting period.

***Future Key Issues***

17. Key environmental issues at Eastern and Western Portals, Intake E7, Intake PFLR1 and Intake W0 in the coming month include:

*Both Eastern and Western Portals  
Intake E7, PFLR1 and W0*

- Noise from operation of the equipment, especially for rock-breaking activities and machinery on-site;
- Dust generation from stockpiles of dusty materials, excavation works and rock breaking activities;
- Runoff from exposed slope;
- Wastewater and runoff discharge from site;
- Regular removal of silt, mud and sand along u-channels and sedimentation tanks;
- Review and implementation of temporary drainage system for the surface runoff;
- Proper storage of construction materials on site;
- Storage of chemicals/fuel and chemical waste/waste oil on site;
- Watering for rock breaking activity, soil nailing and on haul road;
- Accumulation of general and construction waste on site.

## 1. INTRODUCTION

- 1.1 The Project “Drainage Improvement in Northern Hong Kong Island – Hong Kong West Drainage Tunnel” involves the construction of a drainage tunnel deep into the ground in Mid-levels of the Northern Hong Kong Island from Tai Hang to Pokfulam to intercept and convey the stormwater from the upper catchment directly to the sea near Cyberport. The Drainage tunnel alignment starts from the Eastern Portal near Haw Par Mansion in Tai Hang and ends at the Western Portal located to the north of Cyberport running underneath the Pok Fu Lam, Tai Tam, Aberdeen and Lung Fu Shan Country Parks. The underground main drainage tunnel is 6.25m-7.25m in diameter and about 11km long. Two portals and a series of connecting adits and drop shafts are also been constructed. The layout plan of the Project is shown in **Figure 1**.
- 1.2 The Environmental Impact Assessment (EIA) Report for the Project was approved on 7 April 2006 under the Environmental Impact Assessment Ordinance (EIAO). An Environmental Permit (EP-272/2007) for the works was also granted on 26 April 2007. A varied Environmental Permit (EP) (EP-272/2007/A) was issued in 26 October 2007. Later, the further Environmental Permit (FEP-01/272/2007/A) and (FEP-01/272/2007/B) was issued on 28 January 2008 and 25 June 2009 to Dragages-Nishimatsu Joint Venture. Environmental Monitoring and Audit (EM&A) Manual for the Project was also included as part of the EIA reports in the register. An updated EM&A Manual has been issued on 7 May 2008.
- 1.3 Drainage Services Department awarded the construction of the Project to Dragages-Nishimatsu Joint Venture (hereinafter called “the Contractor”). The construction works commenced on 30 November 2007 and are scheduled to be completed by 2012.
- 1.4 Cinotech Consultants Limited (Cinotech) was commissioned by the Contractor to undertake the Environmental Team (ET) Services for the Project. All environmental and audit works were conducted by Cinotech and the laboratory testing works were conducted by a HOKLAS laboratory, Wellab Limited. This is the 6<sup>th</sup> quarterly EM&A report summarizing the EM&A works for the Project in the period between July and September 2009.

## 2. PROJECT CHARACTERISTICS

### Project Organization and Contacts of Key Management

- 2.1 Different parties with different levels of involvement in the project organization include:
- Project Proponent – Drainage Services Department (DSD).
  - The Supervising Officer or Supervising Officer's Representative (SO or SOR) – Ove Arup & Partners (ARUP).
  - Environmental Team (ET) – Cinotech Consultants Limited (CCL).
  - Independent Environmental Checker (IEC) – Allied Environmental Consultants Limited (AEC).
  - Contractor - Dragages-Nishimatsu Joint Venture (DNJV).
- 2.2 The responsibilities of respective parties are detailed in Sections 1.14 to 1.28 of the Updated EM&A Manual of the Project. The project organization chart is presented in **Figure 2**.
- 2.3 The key contacts of the Project are shown in Table 2.1.

**Table 2.1 Key Project Contacts**

Party	Role	Name	Position	Phone No.	Fax No.
DNJV	Permit Holder	Mr. ALTIER Daniel	Project Manager	2671 7333	2671 9300
		Mr. UETAKE H.	Deputy Project Manager		
ARUP	Supervising Officer	Mr. Ted Tang	CRE	6117 6639	2436 1012
		Mr. Jackson Wong	SRE	6117 6636	
		Mr. Alan Ng	RE	9668 8350	
		Mr. Bernard Cheng	RE	98614939	
Cinotech	Environmental Team	Dr. Priscilla Choy	ET Leader	2151 2089	3107 1388
		Ms. Ivy Tam	Project Coordinator and Audit Team Leader	2151 2090	
		Mr. Henry Leung	Monitoring Team Leader	2151 2087	
AEC	Independent Environmental Checker	Ms. Claudine Lee	Independent Environmental Checker	2815 7028	2815 5399
DNJV	Contractor	Mr. Ben Ho/Mr Sing Chu	Environmental Officer	2671 7333	2671 9300

### Construction Programme and Synopsis of Work

2.4 The construction programme is presented in **Appendix A**.



### **3. ENVIRONMENTAL MONITORING AND AUDIT REQUIREMENTS**

#### **Monitoring Parameters and Monitoring Locations**

- 3.1 The EM&A Manual designates locations for the ET to monitor environmental impacts in terms of air quality, noise and water quality due to the Project. When alternative monitoring locations are proposed, the criteria listed in Section 2.4.3 of the updated EM&A Manual shall be followed and the updated monitoring locations shall be approved by ER and agreed with IEC. The Project area and monitoring locations are depicted in **Figures 3a-f, 4a-b and 5. Appendix B** gives details of monitoring requirements.

#### **Monitoring Methodology and Calibration Details**

- 3.2 Monitoring works/equipments were conducted/calibrated regularly in accordance with the EM&A Manual. Copies of calibration certificates are attached in the appendices of the Monthly Reports.

#### **Environmental Quality Performance Limits (Action and Limit Levels)**

- 3.3 The environmental quality performance limits, i.e. Action and Limit Levels were derived from the baseline monitoring results. Should the measured environmental quality parameters exceed the Action/Limit Levels, the respective action plans would be implemented. The Action/Limit Levels for each environmental parameter are given in **Appendix C**.

#### **Environmental Mitigation Measures**

- 3.4 Relevant mitigation measures as recommended in the project EIA report have been stipulated in the EM&A Manual for the Contractor to implement. A list of mitigation measures is given in **Appendix G**.

## 4. MONITORING RESULTS

### Weather Conditions

- 4.1 The weather during monitoring sessions was mainly sunny and cloudy. The weather conditions for each individual monitoring session were presented in the field record sheets.

### Air Quality

#### *1-hour TSP Monitoring*

- 4.2 1-hour TSP monitoring at 2 monitoring stations, AQ1 and AQ2, was conducted as schedule in the reporting period. No Action/Limit Level exceedance was recorded for 1-hr TSP monitoring in the reporting quarter.

#### *24-hour TSP Monitoring*

- 4.3 24-hr TSP monitoring at 2 monitoring station, AQ1 and AQ3 was conducted as schedule in the reporting period. No Action/Limit Level exceedance was recorded for 24-hr TSP monitoring in the reporting quarter.
- 4.4 The graphical presentations of the air quality monitoring results are shown in **Appendix D**.

### Construction Airborne Noise

- 4.5 Noise monitoring at 7 monitoring stations, NC1/NC1a, NC2, NC3, NC8, NC9, NC11 and NC15 was conducted as schedule in the reporting period. One Action Level exceedance was recorded due to the complaint raised by a resident of The Legend on 21 September 2009.

### Construction Ground Borne Noise

- 4.6 Construction ground borne noise monitoring at GNC1, GNC2, GNC4 and GNC5 was conducted as scheduled in the reporting period. No exceedance was recorded.
- 4.7 Construction Ground Borne Noise Monitoring at GNC3 was temporary suspended since 7 May 2009 as the ISS EastPoint Property Management Ltd. received an instruction from the Incorporated Owners of Aegean Terrace that we are not permitted to conduct any noise monitoring inside Aegean Terrace for the Project.
- 4.8 According to the approved EIA report, noise monitoring should be performed at NSR1a (i.e. Crane Court) when TBM is operating through the tunnel section between points A and B). Therefore, Ground borne noise monitoring has been conducted at Crane Court (GNC4) since 3 June 2009 during the TBM operated.

4.9 The graphical presentations of the noise monitoring results are shown in **Appendix E**.

### Water Quality

4.10 Water quality monitoring was conducted as schedule in the reporting period except the monitoring at mid-flood tide on 14 September 2009 that was cancelled due to Tropical Cyclone Warning Signals No. 3. No Action/Limit Level exceedance was recorded.

4.11 The summary of exceedances for each water quality parameters are provided in Table 4.1.

**Table 4.1 Summary of Water Quality Exceedances in the Reporting Quarter**

Water Quality	No. of Exceedances		Action Taken	Results of Action Taken	Remarks
	Action Level	Limit Level			
<i>July 2009</i>					
DO (Surface and Middle)	0	0	N/A	N/A	N/A
DO(Bottom)	0	0			
Turbidity	0	0			
SS	0	0			
<i>August 2009</i>					
DO (Surface and Middle)	0	0	N/A	N/A	N/A
DO(Bottom)	0	0			
Turbidity	0	0			
SS	0	0			
<i>September 2009</i>					
DO (Surface and Middle)	0	0	N/A	N/A	N/A
DO(Bottom)	0	0			
Turbidity	0	0			
SS	0	0			

4.12 The graphical presentations of the water quality monitoring results are shown in **Appendix F**.

### Underground water level

4.13 Ground water levels were measured once per month during the construction phase in order to ensure the water levels at those intakes near to the natural stream courses and thus on the surrounding habitats will not be significantly affected.

- 4.14 Locations of designated ground water level (borehole with piezometer) monitoring station UC1 at Eastern Portal has been changed to ADH48 which was verified by IEC on 5th June 2008. Monitoring data are shown in Table 4.2.

**Table 4.2 Ground Water Level Monitoring Data at Location ADH48 in Reporting Quarter**

<b>Date</b>	<b>Water Level (from ground)/m</b>
20 July 2009	7.96
21 July 2009	8.11
10 August 2009	8.1
17 August 2009	7.9
31 August 2009	8.3
16 September 2009	7.8
28 September 2009	8.0

## 5. ENVIRONMENTAL AUDIT

### Implementation Status of Environmental Mitigation Measures

- 5.1 The implementation status of environmental mitigation measures (EMIS) is given in **Appendix G**.

### Site Audit Summary

- 5.2 During site inspections in the reporting period, no non-conformance was identified. The observations and recommendations made during the reporting period are summarized in **Appendix H**.
- 5.3 The major deficiencies identified by ET in the reporting quarter are summarized as follow:

#### *Water Quality*

- Milky water was observed discharging out at Eastern Portal due to the sudden malfunction of the water pump.
- Wastewater was observed leak out from the wetsep at Eastern Portal.
- Silt and sand were observed accumulated at the access road at Eastern Portal.
- A pit of silty water was observed at underneath of water diversion pipe at Eastern Portal.
- Silty water was observed overflow at the sedimentation tank at near the water diversion pipe at Eastern Portal.
- Milky water from the spoil basin was observed leaking out at the sand bag bund at Eastern Portal.
- Stagnant water was observed accumulated at the abandoned sedimentation tank at Eastern Portal.
- The water quality inside the sedimentation compartment was silty and milky at Western Portal.
- Milky waste water was observed accumulated at Western Portal.
- Mud was observed from clogging the drainage channel at Intake MB16.
- Silty water was observed discharging out from Intake SM1.
- Muddy water from the piling area was observed slightly discharging to the public road at Intake SM1.

*Air Quality*

- Over 20 cement bags were observed not covering with tarpaulin at Western Portal.

*Noise*

- Gap was observed at the noise enclosure at Eastern Portal. (No TBM works were operated)
- Noise mitigation measures was observed insufficient for the further noise generation works (e.g. rock breaking) at Eastern Portal.
- Noise was noticed from the rock breaking works at Eastern Portal.

*Waste/ Chemical Management*

- Chemical waste storage area was observed without chemical waste label at Eastern Portal.
- General refuse and discarded bitumen oil was observed at Western Portal.
- Construction materials were observed to be placed near the sea at Western Portal.
- Paint containers were observed at the drainage channel at Western Portal.
- A heap of silt was observed to be placed near the sea at Western Portal.
- Suspected oil drum was observed mixed with other waste at the material skip at Western Portal.
- Leakage oil was observed at the drip tray at near the workshop at Western Portal.
- General refuse was observed at underneath the access road at near the entrance of tunnel at Western Portal.
- General refuse was observed at the wastewater treatment facilities at Intake HKU1.

5.4 The major deficiencies identified by IEC in the reporting quarter are summarized as follow:

30<sup>th</sup> July 2009Eastern Portal

- Effluent from sedimentation tank was overflow into the nullah. The Contractor has stopped the water pump immediately. However the contractor is recommended to closely monitor the effluent discharge to ensure the compliance with effluent discharge license requirements.
- Stagnant water was observed on the roof of containers and other site areas. Prompt removal and rectification to avoid accumulation of water is needed.
- There were still gaps observed at the noise enclosure. Prompt rectification is needed.

Western Portal

- Stagnant water was observed at U-Channel and slope side near portal area. Prompt removal is necessary.

- Suspended solid was observed in the sedimentation tank near vehicle washing area.
- Chemical drums without label were found near workshop area.

27<sup>th</sup> August 2009

#### Eastern Portal

- Silty water in milky colour was accumulated in U-Channel immediately outside the site boundary facing Haw Par Mansion. It is likely that silty discharge to the discharge point had been occurred. The Contractor should closely monitor the operation of sedimentation system to ensure the discharge is adequately treated.
- Untreated surface runoff was seeping into nullah. Prompt provision of bund to stop runoff discharge to nullah is needed.
- A sand bag bund was formed at the edge of spoil basin for wastewater collection. In consideration of the durability and effectiveness of bund, the bund should be strengthened by cement.
- The noise barrier for rock breaking is not effective in protecting The Legend from noise impact. The location and barrier design should be reviewed.

#### Western Portal

- Stagnant water was observed at the jetty area near sedimentation tank for wheel washing. Drainage arrangement should be reviewed.

25<sup>th</sup> September 2009

#### Intake SM1 & W0

- Silty water was observed inside the sedimentation tank. Adequately treatment should be provided before discharge.

#### Intake SM1

- Surface runoff seeping out from drilling works area was observed. More sand bags should be provided to avoid seepage.

#### Western Drainage Tunnel

- Cement bags were not covered. Impervious sheets should be provided.

### **Effectiveness of Mitigation Measures**

- 5.5 The mitigation measures recommended in the EIA report and required by the EP are considered effective in minimizing environmental impacts. The Contractor has implemented the recommended mitigation measures except those mitigation measures not applicable at this stage, it is however considered that the Contractor could put greater efforts into proper implementation of these measures, especially for the construction of noise enclosure and use of quiet PME, to ensure their intended effects are fully achieved.

### **Status of Environmental Licensing and Permitting**

- 5.6 Licenses/Permits granted to the Project include the Environmental Permit (EP) for the Project, An Environmental Permit No. EP-272/2007 was issued on 26 April 2007 and

Environmental Permit No. EP-272/2007/A was issued on 26 October 2007. Later, the further Environmental Permit (FEP-01/272/2007/A) and (FEP-01/272/2007/B) was issued on 28 January 2008 and 25 June 2009 to Dragages-Nishimatsu Joint Venture.

- 5.7 Registration of Chemical Waste Producer (License: 5213-148-D2393-02 for Eastern Portal and No. 5213-172-D2393-01 for Western Portal), Water Discharge License (License No.: EP860/W10/XY0175 for Area of Mount Butler Office, EP860/W10/XY0177 for Eastern Portal, EP820/W9/XT086 for Western Portal, EP680/W10/XY0183 for Intake W0, WT00003372-2009 for Intake SM1, WT00003737-2009 for Intake MB16 and WT00003738-2009 for THR2) and Construction Noise Permit (License No.: GW-RS0543-09 for Eastern Portal, GW-RS0506-09 for Western Portal, GW-RS0408-09 for Intake W0, GW-RS0507-05 for Intake MA17 and GW-RS0571-09 for Intake MB16) in July 2009 and CNP (License No.: GW-RS0543-09 for Eastern Portal, GW-RS0506-09 for Western Portal, GW-RS0408-09 for Intake W0, GW-RS0507-05 for Intake MA17, GW-RS0571-09 for Intake MB16, GW-RS-0640-09 for Intake SM1) in August 2009 and CNP (License No.: GW-RS0543-09 and GW-RS0705-09 for Eastern Portal, GW-RS0506-09 for Western Portal, GW-RS0408-09 for Intake W0, GW-RS0507-05 for Intake MA17, GW-RS0571-09 for Intake MB16, GW-RS-0640-09 for Intake SM1) in September 2009.
- 5.8 The status of these licenses and permits obtained for the Project is summarized in **Appendix I**.

#### **Status of Waste Management**

- 5.9 The waste management of the Project has to follow the requirements and procedures stated in the Waste Management Plan which was prepared by the Contractor.
- 5.10 During this reporting quarter, a total 90 nos. of dump trucks of waste were delivered to SENT, 1058 nos. of C&D waste was delivered to Public Fill Reception Facilities. Both the trip ticket system and chit accounting system for disposal of waste were operating smoothly to date. No overloading case was recorded during this reporting period. No disposal of inert C&D material to public sorting facilities and no dump truck without cover were reported from CEDD. In respect of the dump truck cover, DNJV keeps on take record photos and inspection to ensure that all dump trucks have fully covered the skip before leaving the site.
- 5.11 Two alternative disposal sites for receiving the rock materials from the Eastern Portal, a Gammon site at HK University and Leighton site at Ocean Park.
- 5.12 The monthly summary of waste flow table for July – September 2009 are provided in **Appendix J**.



**6. NON-COMPLIANCE (EXCEEDANCES) OF THE ENVIRONMENTAL QUALITY PERFORMANCE LIMITS (ACTION AND LIMIT LEVELS)**

**Summary of Exceedances**

6.1 Environmental monitoring works were performed in the reporting period and all monitoring results were checked and reviewed. A summary of exceedances is attached in **Appendix K**. The details of each exceedance were attached in the Monthly Reports.

*Air Quality*

6.2 No Action/ Limit Level exceedance was recorded in the reporting quarter.

*Construction Airborne Noise*

6.3 One Action Level exceedance was recorded due to the complaint raised by a resident of The Legend on 21 September 2009.

*Construction Ground Borne Noise*

6.4 No exceedance was recorded in the reporting quarter.

*Water Quality*

6.5 No Action/ Limit Level exceedance was recorded in the reporting quarter.

**Construction Impacts on Suspended Solids**

6.6 The measured mean levels of suspended solid for impact monitoring stations during baseline monitoring and impact monitoring (this quarter) are summarized in Table 6.1a-b. Measured mean levels of SS at all Impact Stations of are well within 130% of mean value of Baseline data

**Table 6.1a Summary of Measured levels of Suspended Solids at Mid-Ebb**

Station No.	Measured Mean Level of Suspended Solids (mg/l)				Within 130% of mean value of Baseline data (Yes/No)	
	Baseline Impact Station	Baseline Control Station	Control Station (CE)	Impact Station	Control Station (CE)	Impact Station
			(Jul – Sept09)	(Jul – Sept09)	(Jul – Sept09)	(Jul – Sept09)
I1	11.7	12.3	9.9	9.1	Yes	Yes
I2	11.5			8.9		Yes
Intake A	10.2			9.2		Yes
Intake B	11.1			9.1		Yes

**Table 6.1b Summary of Measured levels of Suspended Solids at Mid-Flood**

Station No.	Measured Mean Level of Suspended Solids (mg/l)				Within 130% of mean value of Baseline data (Yes/No)	
	Baseline Impact Station	Baseline Control Station	Control Station (CF)	Impact Station	Control Station (CF)	Impact Station
			(Jul – Sept09)	(Jul – Sept09)	(Jul – Sept09)	(Jul – Sept09)
I1	11.6	11.7	10.4	9.1	Yes	Yes
I2	10.9			9.1		Yes
Intake A	11.0			9.7		Yes
Intake B	11.4			8.8		Yes

**Review of the Reasons for and the Implications of Non-compliance**

6.7 There was no non-compliance from the site audits in the reporting quarter. The observations and recommendations made in each individual site audit session were attached in the Monthly Reports.

## 7. ENVIRONMENTAL COMPLAINTS AND PROSECUTIONS

- 7.1 One environmental complaint was received and investigated during the reporting quarter. The updated Complaint Log is attached in **Appendix L**.
- 7.2 No warning, summon and notification of successful prosecution was received in the reporting period.
- 7.3 There were a total of 27 environmental complaints (with investigation), no warnings, summons and successful prosecutions received since the commencement of the Project.

## 8. COMMENTS, CONCLUSIONS AND RECOMMENDATIONS

8.1 The major construction activities in the coming month include:

- TBM excavation and permanent slope excavation for River Channel at Eastern Portal;
- TBM excavation at Western Portal;
- Excavation of intake structure at Intake W0;
- Cofferdam construction at Intake SM1, MB16 and HKU1;
- Site preparation for Intakes THR2, HKU1, MB16, PFLR1 and E7;
- Pipelaying works along Mount Butler Road for Intake MB16;
- Casting of tunnel segments in China; and
- Handover of Site Portions W10, RR1 and TP4.

8.2 According to the environmental audit performed in the reporting period, the following recommendations were made:

### *Air Quality Impact*

- To prohibit any open burning on site.
- To regularly maintain the machinery and vehicles on site.
- To implement dust suppression measures on all haul roads, stockpiles, dry surfaces and excavation works.
- To provide hoarding

### *Noise Impact*

- To inspect the noise sources inside the site.
- To space out noisy equipment and position the equipment as far away as possible from sensitive receivers.
- To provide temporary noise barriers for operations of noisy equipment near the noise sensitive receivers in an appropriate location.

### *Water Impact*

- To prevent any surface runoff discharge into any stream course.
- To review and implement temporary drainage system.
- To identify any wastewater discharges from site.
- To ensure properly maintenance for de-silting facilities.
- To clear the silt and sediment in the sedimentation tanks.
- To review the capacity of de-silting facilities for discharge.

- To divert all the water generated from construction site to de-silting facilities with enough handling capacity before discharge.
- To avoid accumulation of stagnant and ponding water on site.

*Waste/Chemical Management*

- To check for any accumulation of waste materials or rubbish on site.
- To ensure the performance of sorting of C&D materials at source (during generation);
- To carry out inspection of dump truck at site exit to ensure inert and non-inert C&D materials are properly segregated before removing off site.
- To avoid any discharge or accidental spillage of chemical waste or oil directly from the site.
- To avoid improper handling or storage of oil drum on site.

---

---

## FIGURES


---

---



Title	Contract No. DC/2007/10		Scale	Project No.	MA8001
	Design and Construction of Hong Kong West Drainage Tunnel				
	Site Layout Plan		Date	Figure	1
			Jun-08		


**CINOTECH**



Title	Contract No. DC/2007/10		Scale	Project
	Design and Construction of Hong Kong West Drainage Tunnel		N.T.S	No. MA8001
Project Organization Chart		Date	Jun-08	Figure 2







Title Contract No. DC/2007/10  
 Design and Construction of Hong Kong West Drainage Tunnel  
 (Eastern Portal)  
 Locations of Air Quality and Noise Monitoring Station

Scale	N.T.S	Project No.	MA8001
Date	Jun-09	Figure	3a







Title

Contract No. DG/2007/10  
 Design and Construction of Hong Kong West Drainage Tunnel  
 (Western Portal)  
 Locations of Air Quality and Noise Monitoring Station

Scale

N.T.S

Date

Jun-09


Project

No. MA8001

Figure

3b

CINOTECH



Title	Contract No. DC/2007/10		Scale	Propos
	Design and Construction of Hong Kong West Drainage Tunnel (Intake E7)		N.T.S	No. MA8001
	Locations of Noise Monitoring Stations		Date	Figure
			Sep-09	3.1c







Title	Contract No. DC/2007/10		Scale	Propos
	Design and Construction of Hong Kong West Drainage Tunnel (Intake PFLR1)		N.T.S	No. MA8001
	Locations of Noise Monitoring Stations		Date	Figure
			Sep-09	3.1d

CINOTECH








Title	Contract No. DC/2007/10		Scale	Propos
	Design and Construction of Hong Kong West Drainage Tunnel (Near Western Portal)		N.T.S	No. MA8001
	Locations of Groundborne Noise Monitoring Station		Date	Figure
			Sep-09	3.1f








Point No.	Co-ordinates	
	Easting	Westing
CE	830026	814956
I1	831088	813654
I2	831105	813582
CF	831778	812420
Intake A	831603	813044
Intake B	830606	814583

Title Contract No. DC/2007/10  
 Design and Construction of Hong Kong West Drainage Tunnel  
 Locations of Water Quality Monitoring Stations

Scale	N.T.S	project No.	MA8001
Date	Jul-08	Figure	4






Title Contract No. DC/2007/10  
 Design and Construction of Hong Kong West Drainage Tunnel  
 Locations of Water Quality Monitoring Stations

Scale N.T.S  
 project No. MA8001  
 Date Jul-08  
 Figure 4a








Title	Contract No. DC/2007/10		Scale	project
	Design and Construction of Hong Kong West Drainage Tunnel		N.T.S	No. MA8001
Locations of Water Quality Monitoring Stations			Date	Figure
			Jul-08	4b





Title  
 Contract No. DC/2007/10  
 Design and Construction of Hong Kong West Drainage Tunnel  
 (Eastern Portal)  
 Location of ground water level Monitoring Station

Scale	N.T.S	Project No.	MA8001
Date	Jul-08	Figure	5



---

---

**APPENDIX A  
CONSTRUCTION PROGRAMME**

---

---



Act ID	Activity Description	Orig Dur	Rem Dur	Anticipated Start	Anticipated Finish	Total Float	Previous Month 908A EF Variance	Approved Works Prog 9032 EF Variance	2009						
									JUL	AUG	SEP	OCT	NOV	DEC	
<b>HK West Drainage Project</b>															
<b>CC01 - PRELIMINARIES &amp; GENERAL REQUIREMENTS</b>															
<b>Milestone</b>															
<b>General</b>															
M1-1150	1.15-Complete of All Obligat's From 601to660d	0	0		30SEP09*	0	0	0							
M1-1160	1.16-Complete of All Obligat's From 661to720d	0	0		30NOV09*	0	0	0							
M1-1430	1.43-Acceptance of Monthly Report on TDMS(14M)	0	0		04SEP09A		-18	-200		(MC 62)◆					
M1-1440	1.44-Acceptance of Monthly Report on TDMS(15M)	0	0		04SEP09A		-18	-188		(MC 63)◆					
M1-1450	1.45-Acceptance of Monthly Report on TDMS(16M)	0	0		04SEP09A		-18	-157		(MC 64)◆					
M1-1460	1.46-Acceptance of Monthly Report on TDMS(17M)	0	0		04SEP09A		-18	-127		(MC 65)◆					
M1-1470	1.47-Acceptance of Monthly Report on TDMS(18M)	0	0		04SEP09A		-18	-96		(MC 66)◆					
M1-1480	1.48-Acceptance of Monthly Report on TDMS(19M)	0	0		04SEP09A		-18	-66		(MC 67)◆					
M1-1490	1.49-Acceptance of Monthly Report on TDMS(20M)	0	0		04SEP09A		-18	-35		(MC 68)◆					
M1-1500	1.50-Acceptance of Monthly Report on TDMS(21M)	0	0		21SEP09*	-21	-21	-21							
M1-1510	1.51-Acceptance of Monthly Report on TDMS(22M)	0	0		30SEP09*	0	0	0							
M1-1520	1.52-Acceptance of Monthly Report on TDMS(23M)	0	0		31OCT09*	0	0	0							
M1-1530	1.53-Acceptance of Monthly Report on TDMS(24M)	0	0		30NOV09*	0	0	0							
<b>CC02 - DESIGN &amp; DESIGN CHECKING OF THE WORKS</b>															
<b>Design Stage</b>															
<b>Section 1 (Eastern Portal)</b>															
D00275	APP Cofferdam for Intake Shaft DDA	42	7	21MAY08A	28SEP09	-542	-35	-217							
D00278	P&S Reinst Perm Slope at Coff Intake Shaft DDA	63	17	23JUN09A	08OCT09	-99	-35	-128							
D00279	APP Reinst Perm Slope at Coff Intake Shaft DDA	92	92	09OCT09	08JAN10	-99	-35	-128							
D00282	APP Temp&Perm Supt EP Non-TBM Tunl to ch250 AIP	42	7	13SEP08A	28SEP09	-357	-35	-217							
D00287	APP Perm Supt EP Non-TBM Tunnel to Ch250 - DDA	92	7	01FEB09A	28SEP09	324	-35	-148							
D02334	APP East P Temp Drainage Divn Side Stream-DDA	76	0	28MAR08A	03SEP09A		-10	-192							
<b>Section 1 (Western Portal)</b>															
D00305	APP West Portal Temp Slope AIP	42	7	22FEB08A	28SEP09	905	-35	-479							
<b>Section 1 Dropshaft</b>															
D00607	APP Softground Excav for Dropshaft CR1 AIP	92	92	22SEP09	22DEC09	402	-35	72							
D00621	P&S Softground Excav for Dropshaft W8 DDA	63	63	01NOV09*	02JAN10	288	0	0							
D00628	APP Softground Excav for Dropshaft P5 DDA	92	92	22SEP09	22DEC09	183	-35	73							
D00630	P&S Dropshaft Temp Rock Supt (Excl. W0) AIP	70	0	23OCT08A	16SEP09A		-23	-205							
D00633	APP Dropshaft Temp Rock Supt (Excl. W0) AIP	91	86	17SEP09A	16DEC09	-172	-23	-205							
D00636	P&S Dropshaft Temp Rock Supt (Excl. W0) DDA	60	60	22SEP09*	20NOV09	33	-35	-217							
D00639	APP Dropshaft Temp Rock Supt (Excl. W0) DDA	92	92	21NOV09	20FEB10	33	-35	-217							
D00645	APP Dropshaft Permanent Lining (Excl W0) AIP	47	0	18MAR09A	10SEP09A		-17	-134							
D00648	P&S Dropshaft Permanent Lining(Excl W0) DDA	62	7	19JUN09A	28SEP09	416	-35	-119							
D00651	APP Dropshaft Permanent Lining(Excl W0) DDA	92	92	29SEP09	29DEC09	416	-35	-119							
<b>Section 1 (Portion W0)</b>															
D01164	P&S W0-Permanent Works Intake DDA VO10	35	7	23AUG08A	28SEP09	-53	-35	-183							
D01166	APP W0-Permanent Works Intake DDA VO10	7	7	29SEP09	05OCT09	-53	-35	-183							
<b>Section 7 (Portion THR2)</b>															
D00950	P&S THR2-Permanent Works Intake DDA	62	7	20FEB09A	28SEP09	-199	-35	-162							
D00955	APP THR2-Permanent Works Intake DDA	92	92	29SEP09	29DEC09	-199	-35	-162							
D00959	APP THR2-Temp Works & Drainage Diversion DDA	92	44	05AUG09A	04NOV09	-144	0	-107							
<b>Section 4 (Portion MB16)</b>															
D00795	APP MB16-Permanent Works Intake DDA	92	32	24JUL09A	23OCT09	-88	0	-83							
D00799	APP MB16-Temp Works & Drainage Diversion - DDA	92	7	21JUL09A	28SEP09	-63	-12	-121							
D00828	APP MB16-Permanent Slopeworks DDA	122	7	16MAY09A	28SEP09	-63	-15	-89							
<b>Section 31 (Portion PFLR1)</b>															
D02260	P&S PFLR1-Permanent Works Intake DDA	62	62	22SEP09*	22NOV09	-222	-35	-210							
D02265	APP PFLR1-Permanent Works Intake DDA	92	92	23NOV09	22FEB10	-222	-35	-210							
D02269	APP PFLR1-Temp Works & Drainage Diversion DDA	92	30	22JUL09A	21OCT09	-98	0	-71							
<b>Section30 (Portion HKU1)</b>															
D02210	P&S HKU1-Permanent Works Intake DDA	62	7	02OCT08A	28SEP09	-136	-35	-217							
D02215	APP HKU1-Permanent Works Intake DDA	92	92	29SEP09	29DEC09	-136	-35	-217							
D02219	APP HKU1-Temp Works & Drainage Diversion DDA	122	67	29JUL09A	27NOV09	-101	0	-100							
<b>Section 6 (Portion E7)</b>															
D00885	APP E7 - Permanent Works Intake AIP	92	0	20SEP08A	31AUG09A		-7	-189							
D00890	P&S E7 - Permanent Works Intake DDA	62	62	22SEP09*	22NOV09	-96	-35	-205							
D00895	APP E7 - Permanent Works Intake DDA	92	92	23NOV09	22FEB10	-96	-35	-205							
D00899	APP E7 - Temp Works & Drainage Diversion - DDA	92	7	19MAR09A	28SEP09	22	-35	-70							
<b>Section 29 (Portion W10)</b>															
D02160	P&S W10-Permanent Works Intake DDA	62	7	15MAY09A	28SEP09	-67	-35	-119							
D02165	APP W10-Permanent Works Intake DDA	92	92	29SEP09	29DEC09	-67	-35	-119							
D02167	APP W10-Temp Works & Drainage Diversion AIP	122	7	19NOV08A	28SEP09	-59	-35	-192							
D02168	P&S W10-Temp Works & Drainage Diversion DDA	62	0	01MAR09A	11SEP09A		-18	-133							
D02169	APP W10-Temp Works & Drainage Diversion DDA	122	77	12SEP09A	14DEC09	-59	10	-105							
<b>Section 32 (Portion SM1)</b>															
D02310	P&S SM1-Permanent Works Intake DDA	63	7	05NOV08A	28SEP09	-214	-35	-213							
D02315	APP SM1-Permanent Works Intake DDA	92	92	29SEP09	29DEC09	-214	-35	-213							
D02319	APP SM1-Temp Works & Drainage Diversion DDA	92	7	09JUN09A	28SEP09	-122	-21	-105							

JUL	AUG	SEP	OCT	NOV	DEC
2009					

Start Date	30NOV07	Early Bar
Finish Date	21MAR12	Previous Month (908A)
Data Date	22SEP09	Progress Bar
Run Date	28SEP09 12:07	Critical Activity

909A Sheet 1 of 9  
**Design & Construction of HK. West Drainage Tunnel**  
**Contract No. DC/2007/10**  
**3 MONTH ROLLING PROGRAMME**  
**SEPTEMBER/2009 MONTHLY REPORT**

Date	Revision	Checked	Approved

Act ID	Activity Description	Orig Dur	Rem Dur	Anticipated Start	Anticipated Finish	Total Float	Previous Month 908A EF Variance	Approved Works Prog 9032 EF Variance	2009						
									JUL	AUG	SEP	OCT	NOV	DEC	
<b>Section 26 (Portion RR1)</b>															
D02005	APP RR1-Permanent Works Intake AIP	92	0	09DEC08A	04SEP09A		-11	-178							
D02010	P&S RR1-Permanent Works Intake DDA	62	7	08MAY09A	28SEP09	-68	-35	-119							
D02015	APP RR1-Permanent Works Intake DDA	92	92	29SEP09	29DEC09	-68	-35	-119							
D02017	APP RR1-Temp Works & Drainage Diversion AIP	122	7	13JAN09A	28SEP09	24	-35	-137							
D02018	P&S RR1-Temp Works & Drainage Diversion DDA	62	0	12MAR09A	09SEP09A		-16	-143							
D02019	APP RR1-Temp Works & Drainage Diversion DDA	122	110	10SEP09A	09JAN10	-79	-16	-143							
<b>Section 5 (Portion MBD2)</b>															
D00840	P&S MBD2-Permanent Works Intake DDA	62	47	07SEP09A	07NOV09	-93	-20	-98							
D00845	APP MBD2-Permanent Works Intake DDA	92	92	08NOV09	07FEB10	-93	-20	-98							
D00860	P&S MBD2-Temp Works & Drainage Diversion DDA	62	5	27JUL09A	26SEP09	-51	0	-117							
D00865	APP MBD2-Temp Works & Drainage Diversion DDA	92	92	27SEP09	27DEC09	-51	0	-117							
<b>Section 23 (Portion TP4)</b>															
D01850	P&S TP4-Permanent Works Intake DDA	62	21	12AUG09A	12OCT09	-81	0	-103							
D01855	APP TP4-Permanent Works Intake DDA	92	92	13OCT09	12JAN10	-81	0	-103							
D01858	P&S TP4-Temp Works & Drainage Diversion DDA	62	0	03APR09A	03SEP09A		-10	-137							
D01859	APP TP4-Temp Works & Drainage Diversion DDA	92	74	04SEP09A	04DEC09	-42	-10	-137							
D01895	APP TP4-Permanent Slopeworks DDA	122	87	18AUG09A	17DEC09	-55	0	-120							
<b>Section 28 (Portion P5)</b>															
D02110	P&S P5-Permanent Works Intake DDA	63	63	22SEP09*	23NOV09	-57	-21	-83							
D02115	APP P5-Permanent Works Intake DDA	92	92	24NOV09	23FEB10	-57	-21	-83							
D02118	P&S P5-Temp Works & Drainage Diversion DDA	62	21	12AUG09A	12OCT09	-75	0	-133							
D02119	APP P5-Temp Works & Drainage Diversion DDA	122	122	13OCT09	11FEB10	-75	0	-133							
<b>Section 22 (Portion TP5)</b>															
D01800	P&S TP5-Permanent Works Intake DDA	62	62	22SEP09*	22NOV09	-95	-35	-144							
D01805	APP TP5-Permanent Works Intake DDA	92	92	23NOV09	22FEB10	-95	-35	-144							
D01808	P&S TP5-Temp Works & Drainage Diversion DDA	62	0	24JUL09A	22SEP09A		1	-113							
D01809	APP TP5-Temp Works & Drainage Diversion DDA	92	92	22SEP09	22DEC09	-33	2	-112							
<b>Section 21 (Portion TP789)</b>															
D01740	P&S TP789-Permanent Works Intake DDA	62	7	18MAY09A	28SEP09	-36	-35	-89							
D01745	APP TP789-Permanent Works Intake DDA	92	92	29SEP09	29DEC09	-36	-35	-89							
D01747	APP TP789-Temp Works & Drainage Diversion AIP	92	7	03DEC08A	28SEP09	-19	-35	-217							
D01748	P&S TP789-Temp Works & Drainage Diversion DDA	62	0	29APR09A	04SEP09A		-11	-126							
D01749	APP TP789-Temp Works & Drainage Diversion DDA	92	75	05SEP09A	12DEC09	-19	-18	-133							
<b>Section 24 (Portion W5)</b>															
D01906	P&S W5-Permanent Works Intake DDA	63	63	22SEP09*	23NOV09	-80	-21	-83							
D01907	APP W5-Permanent Works Intake DDA	92	92	24NOV09	23FEB10	-80	-21	-83							
D01911	APP W5-Temp Works & Drainage Diversion AIP	122	12	05MAR09A	03OCT09	63	-35	-96							
D01912	P&S W5-Temp Works & Drainage Diversion DDA	62	13	04AUG09A	04OCT09	-60	0	-168							
D01913	APP W5-Temp Works & Drainage Diversion DDA	122	122	05OCT09	03FEB10	-60	0	-168							
<b>Section 2 (Portion E5A)</b>															
D00684	P&S E5A-Permanent Works Intake DDA	62	62	22SEP09*	22NOV09	-87	-21	-113							
D00686	APP E5A-Permanent Works Intake DDA	92	92	23NOV09	22FEB10	-87	-21	-113							
D00688	APP E5A-Temp Works & Drainage Diversion AIP	92	0	18OCT08A	26AUG09A		-2	-184							
D00690	P&S E5A-Temp Works & Drainage Diversion DDA	62	0	28JUL09A	11SEP09A		16	-72							
D00695	APP E5A-Temp Works & Drainage Diversion DDA	92	82	12SEP09A	12DEC09	-15	16	-72							
<b>Section 27 (Portion W8)</b>															
D02060	P&S W8-Permanent Works Intake DDA	63	63	01OCT09*	02DEC09	-81	0	-92							
D02065	APP W8-Permanent Works Intake DDA	122	122	03DEC09	03APR10	-81	0	-92							
D02067	APP W8-Temp Works & Drainage Diversion AIP	92	7	12DEC08A	28SEP09	-16	-35	-196							
D02068	P&S W8-Temp Works & Drainage Diversion DDA	62	0	08JUL09A	22SEP09A		-15	-83							
D02069	APP W8-Temp Works & Drainage Diversion DDA	122	122	29SEP09	28JAN10	-16	-21	-89							
<b>Section 3 (Portion E5B)</b>															
D00740	P&S E5B-Permanent Works Intake DDA	62	62	22SEP09*	22NOV09	-53	-35	-113							
D00745	APP E5B-Permanent Works Intake DDA	92	92	23NOV09	22FEB10	-53	-35	-113							
D00747	APP E5B-Temp Works & Drainage Diversion AIP	92	0	28FEB09A	26AUG09A		3	-92							
D00748	P&S E5B-Temp Works & Drainage Diversion DDA	62	0	05AUG09A	22SEP09A		13	-83							
D00749	APP E5B-Temp Works & Drainage Diversion DDA	92	92	22SEP09	22DEC09	9	14	-82							
<b>Section 20 (Portion M3)</b>															
D01680	P&S M3-Permanent Works Intake DDA	62	62	01OCT09*	01DEC09	33	0	-61							
D01685	APP M3-Permanent Works Intake DDA	92	92	02DEC09	03MAR10	33	0	-61							
D01688	P&S M3-Temp Works & Drainage Diversion DDA	62	62	22SEP09*	22NOV09	-19	-35	-144							
D01689	APP M3-Temp Works & Drainage Diversion DDA	92	92	23NOV09	22FEB10	-19	-35	-144							
D01720	P&S M3-Permanent Slopeworks DDA	62	62	22SEP09*	22NOV09	-49	-35	-113							
D01725	APP M3-Permanent Slopeworks DDA	122	122	23NOV09	24MAR10	-49	-35	-113							
<b>Section 19 (Portion MA17)</b>															
D01620	P&S MA17-Permanent Works Intake DDA	62	62	01NOV09*	01JAN10	-45	0	-92							
D01628	P&S MA17-Temp Works & Drainage Diversion DDA	62	14	05AUG09A	05OCT09	43	0	-70							
D01629	APP MA17-Temp Works & Drainage Diversion DDA	92	92	06OCT09	05JAN10	43	0	-70							
D01660	P&S MA17-Permanent Slopeworks DDA	62	19	10AUG09A	10OCT09	8	0	-101							
D01665	APP MA17-Permanent Slopeworks DDA	122	122	11OCT09	09FEB10	8	0	-101							
<b>Section 15 (Portion W3)</b>															
D01405	APP W3-Permanent Works Intake AIP	92	0	23JAN09A	26AUG09A		-5	-124							
D01410	P&S W3-Permanent Works Intake DDA	62	62	01DEC09*	31JAN10	-17	0	-61							

JUL	AUG	SEP	OCT	NOV	DEC
2009					





Start Date	30NOV07	Early Bar
Finish Date	21MAR12	Previous Month (908A)
Data Date	22SEP09	Progress Bar
Run Date	28SEP09 12:07	Critical Activity

909A Sheet 2 of 9  
**Design & Construction of HK, West Drainage Tunnel**  
**Contract No. DC/2007/10**  
**3 MONTH ROLLING PROGRAMME**  
**SEPTEMBER/2009 MONTHLY REPORT**

Date	Revision	Checked	Approved

Act ID	Activity Description	Orig Dur	Rem Dur	Anticipated Start	Anticipated Finish	Total Float	Previous Month 908A EF Variance	Approved Works Prog 9032 EF Variance	2009						
									JUL	AUG	SEP	OCT	NOV	DEC	
<b>Section 15 (Portion W3)</b>															
D01417	APP W3-Temp Works & Drainage Diversion AIP	92	7	28FEB09A	28SEP09	108	-35	-125							
D01418	P&S W3-Temp Works & Drainage Diversion DDA	62	62	22SEP09*	22NOV09	53	-21	-205							
D01419	APP W3-Temp Works & Drainage Diversion DDA	92	92	23NOV09	22FEB10	53	-21	-180							
<b>Section 17 (Portion MA14)</b>															
D01510	P&S MA14-Permanent Works Intake DDA	62	62	01NOV09*	01JAN10	-11	0	-61							
D01517	APP MA14-Temp Works & Drainage Diversion AIP	92	7	04MAR09A	28SEP09	84	-35	-122							
D01518	P&S MA14-Temp Works & Drainage Diversion DDA	62	44	04SEP09A	04NOV09	47	-17	-199							
D01519	APP MA14-Temp Works & Drainage Diversion DDA	92	92	05NOV09	04FEB10	47	-17	-159							
D01550	P&S MA14-Permanent Slopeworks DDA	62	14	05AUG09A	05OCT09	47	0	-157							
D01555	APP MA14-Permanent Slopeworks DDA	122	122	06OCT09	04FEB10	47	0	-157							
<b>Section 18 (Portion MA15)</b>															
D01570	P&S MA15-Permanent Works Intake DDA	62	62	01NOV09*	01JAN10	-7	0	-61							
D01590	P&S MA15-Temp Works & Drainage Diversion DDA	62	67	16JUN09A	27NOV09	28	0	-118							
D01595	APP MA15-Temp Works & Drainage Diversion DDA	92	92	28NOV09	27FEB10	28	0	-118							
<b>Section 10 (Portion DG1)</b>															
D01095	APP DG1-Permanent Works Intake AIP	92	7	29NOV08A	28SEP09	90	-35	-212							
D01100	P&S DG1-Permanent Works Intake DDA	62	62	01DEC09*	31JAN10	-35	0	-61							
D01107	APP DG1-Temp Works & Drainage Diversion AIP	92	0	13JAN09A	17SEP09A		-24	-156							
D01108	P&S DG1-Temp Works & Drainage Diversion DDA	63	45	04SEP09A	05NOV09	52	-3	-126							
D01109	APP DG1-Temp Works & Drainage Diversion DDA	92	92	06NOV09	05FEB10	52	-3	-126							
<b>Section 9 (Portion HR1)</b>															
D01056	P&S HR1-Temp Works & Drainage Diversion AIP	62	7	20APR09A	28SEP09	3	-35	-162							
D01057	APP HR1-Temp Works & Drainage Diversion AIP	92	92	29SEP09	29DEC09	3	-35	-162							
<b>Section 14 (Portion BR6)</b>															
D01360	P&S BR6-Permanent Works Intake DDA	63	63	01DEC09*	01FEB10	11	0	0							
D01370	P&S BR6-Temp Works & Drainage Diversion AIP	62	0	23FEB09A	07SEP09A		-16	-141							
D01375	APP BR6-Temp Works & Drainage Diversion AIP	92	78	08SEP09A	08DEC09	68	-16	-141							
D01380	P&S BR6-Temp Works & Drainage Diversion DDA	63	58	17SEP09A	06DEC09	68	-11	-76							
D01385	APP BR6-Temp Works & Drainage Diversion DDA	92	92	07DEC09	08MAR10	68	-11	-76							
<b>Section 12 (Portion W1)</b>															
D01267	APP W1-Temp Works & Drainage Diversion AIP	92	0	28FEB09A	01SEP09A		-8	-98							
D01268	P&S W1-Temp Works & Drainage Diversion DDA	62	34	25AUG09A	25OCT09	143	37	-146							
D01269	APP W1-Temp Works & Drainage Diversion DDA	92	92	26OCT09	25JAN10	143	37	-146							
<b>Section 8 (Portion GL1)</b>															
D01008	P&S GL1--Temp Works & Drainage Diversion DDA	62	62	01OCT09*	01DEC09	106	0	-153							
D01009	APP GL1--Temp Works & Drainage Diversion DDA	92	92	02DEC09	03MAR10	106	0	-153							
<b>Section 25 (Portion CR1)</b>															
D01967	APP CR1-Temp Works & Drainage Diversion AIP	122	0	03MAR09A	18SEP09A		-22	-85							
D01968	P&S CR1-Temp Works & Drainage Diversion DDA	62	62	01NOV09*	01JAN10	140	0	-92							
<b>Section 13 (Portion BR5)</b>															
D01317	APP BR5-Temp Works & Drainage Diversion AIP	92	0	11FEB09A	17SEP09A		-24	-127							
D01318	P&S BR5-Temp Works & Drainage Diversion DDA	62	62	01NOV09*	01JAN10	88	0	-92							
<b>Section 11 (Portion BR4)</b>															
D01208	P&S BR4-Temp Works & Drainage Diversion DDA	62	0	20APR09A	24AUG09A		0	-127							
D01209	APP BR4-Temp Works & Drainage Diversion DDA	92	61	25AUG09A	21NOV09	43	3	-124							
D01240	P&S BR4-Permanent Slopeworks DDA	62	0	20APR09A	03SEP09A		-10	-137							
D01245	APP BR4-Permanent Slopeworks DDA	122	104	04SEP09A	03JAN10	0	-10	-137							
<b>Section 16 (Portion B2)</b>															
D01467	APP B2-Temp Works & Drainage Diversion AIP	92	7	04MAR09A	28SEP09	266	-35	-125							
D01468	P&S B2-Temp Works & Drainage Diversion DDA	62	62	01NOV09*	01JAN10	233	0	-153							
<b>Adits &amp; Stilling Chambers</b>															
D00535	APP Adits & Stilling Chamber Temp Support DDA	122	11	04JUN09A	02OCT09	1	0	-57							
D00550	P&S Adits & SC Permanent Lining DDA	63	9	26JUN09A	30SEP09	-66	-35	-64							
D00555	APP Adits & SC Permanent Lining DDA	92	92	01OCT09	31DEC09	-66	-35	-64							
<b>E&amp;M</b>															
D02350	P&S E&M AIP	86	86	22SEP09*	16DEC09	224	-35	-42							
D02355	APP E&M AIP	42	42	17DEC09	27JAN10	224	-35	-42							
<b>Landscaping</b>															
D02370	P&S Landscaping AIP	85	85	22SEP09*	15DEC09	162	-35	-38							
D02375	APP Landscaping AIP	42	42	16DEC09	26JAN10	162	-35	-38							
<b>Project Wide</b>															
D00145	APP Detailed Const Risk Assess(Portals) DDA	42	7	02AUG08A	28SEP09	-324	-35	-217							
D00148	APP Det Const Risk Assess Vol 1-(W0) DDA	92	7	30JAN09A	28SEP09	905	-35	-182							
D00150	APP DCRA V2-PFLR1,SM1,HKU1,E7,MBD2,MB16,etc	92	0	21MAY09A	15SEP09A		-22	-63							
D00151	P&S DCRA V3-W10,P5,W8,RR1,CR1,W5,TP4,TP5,etc	63	0	22APR09A	22SEP09A		-15	-134							
D00152	APP DCRA V3-W10,P5,W8,RR1,CR1,W5,TP4,TP5,etc	92	92	22SEP09	22DEC09	-75	-14	-133							
D00153	P&S DCRA V4-M3,MA17,MA15,MA14,B3,W3,BR6,etc	63	63	22SEP09*	23NOV09	-20	-19	-78							
D00154	APP DCRA V4-M3,MA17,MA15,MA14,B3,W3,BR6,etc	92	92	24NOV09	23FEB10	-20	-19	-78							
D00157	APP Impact ARW V 2B DDA	92	16	08JUL09A	07OCT09	17	0	0							
D00159	APP Impact ARW V 2C DDA	92	7	12JUN09A	28SEP09	26	-17	0							
D00163	APP Impact ARW V 2A-PFLR1,SM1,HKU1,THR2,etc	92	7	26JUN09A	28SEP09	26	-4	-69							
D00165	APP Impact ARW V 3-W10,P5,W8,RR1,CR1,W5,etc DDA	92	23	16JUL09A	14OCT09	302	0	-42							
D00166	P&S Impact ARW V 4-M3,MA17,MA15,MA14,B2,etc DDA	63	0	22JUL09A	27AUG09A		26	31							

JUL	AUG	SEP	OCT	NOV	DEC
2009					

Start Date	30NOV07	 Early Bar
Finish Date	21MAR12	 Previous Month (908A)
Data Date	22SEP09	 Progress Bar
Run Date	28SEP09 12:07	 Critical Activity

909A Sheet 3 of 9  
**Design & Construction of HK, West Drainage Tunnel**  
**Contract No. DC/2007/10**  
**3 MONTH ROLLING PROGRAMME**  
**SEPTEMBER/2009 MONTHLY REPORT**

Date	Revision	Checked	Approved



Act ID	Activity Description	Orig Dur	Rem Dur	Anticipated Start	Anticipated Finish	Total Float	Previous Month 908A EF Variance	Approved Works Prog 9032 EF Variance	2009					
									JUL	AUG	SEP	OCT	NOV	DEC
<b>Project Wide</b>														
D00167	APP Impact ARW V 4-M3,MA17,MA15,MA14,B2,etc DDA	92	0	28AUG09A	21SEP09A		93	98						
D00189	APP Blasting Assessment - Volume 2B(Adit W0)	92	0	17OCT08A	16SEP09A		-23	-205						
D00191	APP Blasting Assessment - Vol 3A(East Adits)	122	7	01APR09A	28SEP09	29	-35	-92						
D00193	APP Blasting Assessment - Vol 3B (West Adits)	122	0	28MAY09A	11SEP09A		14	-31						
<b>Main Tunnel</b>														
D00455	APP Adit/main tun intrct Temp Sup(excl W0) DDA	92	52	16JUL09A	12NOV09	33	0	-29						
D00470	P&S Adit/main tun intrct Perm Ling(exc W0) DDA	63	7	23JUL09A	28SEP09	237	-5	-45						
D00475	APP Adit/main tun intrct Perm Ling(exc W0) DDA	92	92	29SEP09	29DEC09	237	-5	-45						
D00480	P&S Adit/main tun intrct Perm Ling at W0 AIP	63	63	22SEP09*	23NOV09	202	-35	-176						
D00485	APP Adit/main tun intrct Perm Ling at W0 AIP	92	92	24NOV09	23FEB10	202	-35	-176						
D00490	P&S Adit/main tunl intrct Perm Ling at W0 DDA	63	63	22SEP09*	23NOV09	356	-21	-145						
D00495	APP Adit/main tunl intrct Perm Ling at W0 DDA	92	92	24NOV09	23FEB10	356	-21	-145						
D00500	P&S TBM Dismantle Chamber Temp Supt at W0 AIP	194	7	16MAY08A	28SEP09	243	-35	-217						
D00505	APP TBM Dismantle Chamber Temp Supt at W0 AIP	92	92	29SEP09	29DEC09	243	-35	-217						
D00510	P&S TBM Dismantle Chamber Temp Supt at W0 DDA	63	63	22SEP09*	23NOV09	187	-35	-217						
D00515	APP TBM Dismantle Chamber Temp Supt at W0 DDA	92	92	24NOV09	23FEB10	187	-35	-217						
<b>Milestone</b>														
<b>Design Submission</b>														
M2-1090	2.09-DDA-Adits&Stilling Chambers Submission	0	0		30SEP09	903	-35	-64						
M2-1120	2.12-AIP-Dropshaft Consent	0	0		21SEP09	912	-28	-145						
M2-1130	2.13-DDA-Dropshaft Submission	0	0		28SEP09	905	-35	-119						
M2-1161	2.16-AIP-Intakes Consent (100%)	0	0		08DEC09	834	-16	-141						
M2-1210	2.21-DDA Slope Protective(other thanE&W Portals)	0	0		22NOV09	850	-35	-113						
<b>CC03-PART OF SECTION 1 OF THE WORKS(MAIN TUNNEL)</b>														
<b>Preliminary and General Requirements</b>														
<b>Prefabrication Precast Segment for Main Tunnel</b>														
B2240	Precast Segment Fabrication (E.Tunnel)	592	310	16DEC08A	28JUL10	15	31	3						
B2280	Precast Segment Fabrication (W.Tunnel)	745	413	17DEC08A	08NOV10	1	0	53						
<b>Construction</b>														
<b>TBM Excavation (Eastern Tunnel)</b>														
E1470	TBM Excav (CH250 to CH380) =130m	18	0	06JUL09A	29AUG09A		-1	-1						
E1480	TBM Excav (CH380 to CH640) =260m	23	15	30AUG09A	09OCT09	-23	-11	-11						
E1500	TBM Excav (CH640 to CH844-E5A,E5B)+200m =404m	33	33	10OCT09	18NOV09	-23	-11	-11						
E1510	TBM Excav (to CH1377-MB16)+200m =533m	43	43	19NOV09	11JAN10	-23	-11	-11						
<b>TBM Excavation (Western Tunnel)</b>														
W1098	TBM Excav (CH10110 to CH9610) =500m	56	0	26JUN09A	28AUG09A		1	-7						
W1148	TBM Excav (CH9610toCH8799-SM1,PFLR1)+200m	94	85	29AUG09A	15DEC09	-77	-14	-22						
W1150	TBM Excav (to CH8345-HKU1,W10,P5)+200m =454m	42	42	16DEC09	26JAN10	-77	-14	-22						
<b>Milestone</b>														
<b>Section 1 (Main Tunnel)</b>														
M3-1041	3.04-Commission&Compln 100mExcav(6.25mDia.)100%	0	0		04SEP09A		-18	-73						
M3-1120	3.12-Excavation, Support & Lining CH250 to 500	0	0		24SEP09	909	-13	-13						
M3-1130	3.13-Excavation, Support & Lining CH500 to 750	0	0		20OCT09	883	-13	-13						
M3-1140	3.14-Excavation, Support & Lining CH750 to 1000	0	0		13NOV09	859	-12	-12						
M3-1150	3.15-Excavation, Support & Lining CH1000 to 1250	0	0		08DEC09	834	-13	-13						
M3-1460	3.46-Excavation, Support & Lining CH8750 to 9000	0	0		01DEC09	841	-14	-22						
M3-1470	3.47-Excavation, Support & Lining CH9000 to 9250	0	0		08NOV09	864	-14	-22						
M3-1480	3.48-Excavation, Support & Lining CH9250 to 9500	0	0		15OCT09	888	-14	-22						
M3-1490	3.49-Excavation, Support & Lining CH9500 to 9750	0	0		22SEP09	911	-14	-22						
M3-1500	3.50-Excavation, Support & Lining CH9750 to 10000	0	0		04SEP09A		-18	-30						
<b>CC04 - PART OF SECTION 1 OF THE WORKS (ADITS)</b>														
<b>Construction</b>														
<b>Adit Tunnel Excavation &amp; Tunnel Lining - E5A</b>														
S020195	Adit Excavation by Mech Excav -Ch0 - Ch9(E5A)	24	24	19NOV09	16DEC09	35	-11	-11						
S020197	Adit Excav-Trial DB & Protection Ch9-Ch11(E5A)	12	12	17DEC09	02JAN10	35	-11	-11						
<b>Adit Tunnel Excavation &amp; Tunnel Lining - SM1</b>														
S321636	Adit Excavation by Mech Excav -Ch0 - Ch9(SM1)	24	24	16DEC09	15JAN10	-39	-12	-19						
<b>CC5-PART OF SECTION 1 OF THE WORKS (EAST PORTAL)</b>														
<b>Construction</b>														
<b>East Portal River Channel Works</b>														
EPC0311	Rock Excav&Slope Stabilization North Side Row B	80	23	09JUL09A	20OCT09	34	0	11						
EPC0320	Shallow Excavation at river bed	36	33	11JUL09A	02NOV09	34	23	37						
EPC0322	Middle Excav&Install struts at river bed	48	48	03NOV09	30DEC09	34	23	37						
<b>CC7 -PART OF SECTION 1 OF THE WORKS (PORTION W0)</b>														
<b>Construction</b>														
<b>Intakes - External Structures (Stage1)</b>														
S010250	Excavation to +54.9mPD including Waling & Strut	50	18	03AUG09A	14OCT09	-68	-7	38						
S010268	Excavation to +46.9mPD	32	32	15OCT09	21NOV09	-68	0	44						
S010270	Excavation to +40.40mPD	45	45	23NOV09	16JAN10	-68	0	39						
<b>Milestone</b>														
<b>Section 1 (Portion W0)</b>														
M7-1010	7.01-Pre-drilling&Grouting Works(Dropshaft)	0	0		21SEP09	828	-35	-102						
M7-1060	7.06-Excavation (Intake)	0	0		14OCT09	805	-8	45						

JUL	AUG	SEP	OCT	NOV	DEC
2009					

Start Date	30NOV07	Early Bar
Finish Date	21MAR12	Previous Month (908A)
Data Date	22SEP09	Progress Bar
Run Date	28SEP09 12:07	Critical Activity

Date	Revision	Checked	Approved

Act ID	Activity Description	Orig Dur	Rem Dur	Anticipated Start	Anticipated Finish	Total Float	Previous Month 908A EF Variance	Approved Works Prog 9032 EF Variance	2009						
									JUL	AUG	SEP	OCT	NOV	DEC	
<b>CC8 - SECTION 2 OF THE WORKS (PORTION E5A)</b>															
<b>Construction</b>															
<b>Preliminary Works</b>															
S020040	Notify,Coord&Obtain Permit-Utility Prov - E5A	240	54	19JAN09A	26NOV09	6	0	0							
S020110	25 wks prior to Portion Possess Date-(E5A)	175	58	20MAY09A	18NOV09	8	-8	8							
S020135	Complete All Utility Diversion by Others-E5A	0	0		26NOV09	6	0	0							
S020140	Site Possession - E5A	0	0	27NOV09*		6	0	0							
S020150	Site Setting up/Mobilization-(E5A)	24	24	27NOV09	24DEC09	6	0	0							
<b>Preparation Works</b>															
S020170	Install Geotech Monitoring Instruments-(E5A)	6	6	27NOV09	03DEC09	35	0	0							
S020171	Existing Bldg & Structure(EBS) Survey-(E5A)	6	0	28AUG09A	04SEP09A		73	73							
S020180	Pre-drilling & Grouting Works-(E5A)	27	27	07DEC09	09JAN10	6	0	0							
<b>CC9 - SECTION 3 OF THE WORKS (PORTION E5B)</b>															
<b>Construction</b>															
<b>Preliminary Works</b>															
S030020	Notify,Coord&Obtain Permit-Utility Prov - E5B	265	7	24OCT08A	29SEP09	74	0	0							
S030110	25 wks prior to Portion Possess Date-(E5B)	175	74	12JUN09A	04DEC09	26	0	26							
S030240	TMLG submission, coordination & Approval - E5B	48	21	21JUL09A	17OCT09	60	-27	-30							
<b>CC10-SECTION 4 OF THE WORKS (PORTION MB16)</b>															
<b>Construction</b>															
<b>Preliminary Works</b>															
S4-1140U	Cut Slope at the Western for Working Platform	48	46	17AUG09A	17NOV09	4	-27	-64							
<b>Preparation Works</b>															
<b>Intakes - External Structures (Stage1)</b>															
S040180	Cofferdam Wall Driving-(MB16)	72	58	18SEP09A	08DEC09	0	27	0							
<b>Pipe Laying</b>															
S040160	Manhole SMH1 to SMH3	60	9	28JUL09A	02OCT09	87	-3	-9							
S040190	Manhole SMH2 to SMH3	30	30	03OCT09	09NOV09	87	-3	-9							
S040200	Manhole SMH3 to SMH4	30	30	10NOV09	14DEC09	87	-3	-9							
S040220	Manhole SMH4 to SMH5	30	30	15DEC09	21JAN10	87	-3	-9							
<b>Milestone</b>															
<b>Section 4 (Portion MB16)</b>															
M101010	10.01-Pre-drilling & Grouting Works (Dropshaft)	0	0		21SEP09	460	8	-11							
<b>CC11-SECTION 5 OF THE WORKS (PORTION MBD2)</b>															
<b>Construction</b>															
<b>Preliminary Works</b>															
S050030	Notify,Coord&Obtain Permit-Utility Prov - MBD2	149	0	19JAN09A	10SEP09A		0	-30							
S050110	25 wks prior to Portion Possess Date-(MBD2)	175	36	05MAY09A	27OCT09	9	0	9							
S050132	Complete All Utility Diversion by Others- (MBD2)	0	0		05NOV09*	0	0	0							
S050140	Site Possession - MBD2	0	0	06NOV09*		0	0	0							
S050170	Temporary Traffic Diversion for Intake	6	6	06NOV09	12NOV09	0	0	0							
S050180	Site Setting up/Mobilization-(MBD2)	24	24	13NOV09	10DEC09	0	0	0							
<b>Preparation Works</b>															
S050160	Install Geotech Monitoring Instruments-(MBD2)	6	6	06NOV09	12NOV09	42	0	0							
S050161	Existing Bldg & Structural Survey-(MBD2)	6	0	28AUG09A	04SEP09A		55	55							
S050200	Pre-drilling & Grouting Works-(MBD2)	30	30	27NOV09	04JAN10	0	0	0							
<b>CC12-SECTION 6 OF THE WORKS (PORTION E7)</b>															
<b>Construction</b>															
<b>Preliminary Works</b>															
S060127	Complete All Utility Diversions by Others- (E7)	0	0		25AUG09A		0	0							
S060130	Site Possession - E7	0	0	26AUG09A			0	0							
S060140	Site Setting up/Mobilization-(E7)	12	4	26AUG09A	03OCT09	17	-19	-19							
<b>Preparation Works</b>															
S060150	Install Geotech Monitoring Instruments-(E7)	6	6	29SEP09	07OCT09	135	-27	-27							
S060151	Existing Bldg & Structure(EBS) Survey - (E7)	6	6	29SEP09	07OCT09	135	-27	-27							
S060160	Pre-drilling & Grouting Works-(E7)	25	25	08OCT09	06NOV09	135	-27	-27							
S060180	Permanent Slope Protective Works (Soil Nails)	20	20	06OCT09	29OCT09	17	9	9							
<b>Pipe Laying</b>															
S060170	Pipeline SMH16 to SMH15	30	30	08OCT09	12NOV09	135	-27	-27							
S060200	Manhole SMH15 & Pipeline SMH15 to SMH14	72	72	13NOV09	08FEB10	135	-27	-27							
<b>Milestone</b>															
<b>Section 6 (Portion E7)</b>															
M121010	12.01-Pre-drilling & Grouting Works(Dropshaft)	0	0		06NOV09	474	-34	-34							
<b>CC13-SECTION 7 OF THE WORKS (PORTION THR2)</b>															
<b>Construction</b>															
<b>Preliminary Works</b>															
S070160	Site Setting up/Mobilization-(THR2)	24	14	15JUN09A	09OCT09	-62	-27	-66							
S070180	Rail System & Overhead Gantry Installation	58	51	15JUN09A	23NOV09	-62	-27	-69							
<b>Preparation Works</b>															
S070190	Install Geotech Monitoring Instruments-(THR2)	6	6	22SEP09	28SEP09	-43	-22	-76							
S070191	Existing Bldg & Structure(EBS) Survey - (THR2)	6	6	22SEP09	28SEP09	-43	-22	-76							
S070200	Pre-drilling & Grouting Works-(THR2)	26	26	07OCT09	06NOV09	-48	-27	-66							
<b>Intakes - External Structures (Stage1)</b>															
S070170	Temp Diversion Natural Stream(Drain)-(THR2)	24	24	22SEP09	21OCT09	-35	-27	-76							
S070230	Cofferdam Wall Driving-(THR2)	65	65	24NOV09	10FEB10	-62	-13	-66							

JUL	AUG	SEP	OCT	NOV	DEC
2009					

Start Date	30NOV07		Early Bar
Finish Date	21MAR12		Previous Month (908A)
Data Date	22SEP09		Progress Bar
Run Date	28SEP09 12:07		Critical Activity





909A Sheet 5 of 9  
**Design & Construction of HK, West Drainage Tunnel**  
**Contract No. DC/2007/10**  
**3 MONTH ROLLING PROGRAMME**  
**SEPTEMBER/2009 MONTHLY REPORT**

Date	Revision	Checked	Approved



Act ID	Activity Description	Orig Dur	Rem Dur	Anticipated Start	Anticipated Finish	Total Float	Previous Month 908A EF Variance	Approved Works Prog 9032 EF Variance	2009						
									JUL	AUG	SEP	OCT	NOV	DEC	
<b>Milestone</b>															
<b>Section 7 (Portion THR2)</b>															
M13-1010	13.01-Pre-drilling & Grouting Works(Dropshaft)	0	0		06NOV09	400	-34	-84							
<b>CC14-SECTION 8 OF THE WORKS (PORTION GL1)</b>															
<b>Construction</b>															
<b>Preliminary Works</b>															
S080030	Notify,Coord&Obtain Permit-Utility Prov - GL1	364	168	19JAN09A	20APR10	43	8	8							
S080100	Notify SO for Portion Possession - (GL1)	0	0		22DEC09*	0	0	0							
<b>CC15-SECTION9 OF THE WORKS(PORTION HR1)</b>															
<b>Construction</b>															
<b>Preliminary Works</b>															
S090030	Notify,Coord&Obtain Permit-Utility Prov - HR1	315	49	24OCT08A	20NOV09	164	8	8							
S090100	Notify SO for Portion Possession - (HR1)	0	0		10DEC09*	0	0	0							
S090110	25 wks prior to Portion Possess Date-(HR1)	175	175	11DEC09	03JUN10	0	0	0							
<b>CC16-SECTION 10 OF THE WORKS (PORTION DG1)</b>															
<b>Construction</b>															
<b>Preliminary Works</b>															
S100100	Notify SO for Portion Possession - (DG1)	0	0		04SEP09A		23	23							
S100110	25 wks prior to Portion Possess Date-(DG1)	175	157	04SEP09A	25FEB10	30	30	30							
<b>CC17-SECTION 11 OF THE WORKS (PORTION BR4)</b>															
<b>Construction</b>															
<b>Preliminary Works</b>															
S110020	Notify,Coord&Obtain Permit-Utility Prov - BR4	149	149	28SEP09*	30MAR10	65	0	0							
<b>CC18-SECTION 12 OF THE WORKS (PORTION W1)</b>															
<b>Construction</b>															
<b>Preliminary Works</b>															
S120020	Notify,Coord&Obtain Permit-Utility Prov - W1	149	149	28SEP09*	30MAR10	62	0	0							
S120100	Notify SO for Portion Possession - (W1)	0	0		22DEC09*	0	0	0							
<b>CC19-SECTION 13 OF WORKS (PORTION BR5)</b>															
<b>Construction</b>															
<b>Preliminary Works</b>															
S130020	Notify,Coord&Obtain Permit-Utility Prov - BR5	149	149	28SEP09*	30MAR10	102	0	0							
<b>CC20-SECTION 14 OF THE WORKS (PORTION BR6)</b>															
<b>Construction</b>															
<b>Preliminary Works</b>															
S140030	Notify,Coord&Obtain Permit-Utility Prov - BR6	408	169	24NOV08A	21APR10	17	8	8							
S140100	Notify SO for Portion Possession - (BR6)	0	0		20NOV09*	0	0	0							
S140110	25 wks prior to Portion Possess Date-(BR6)	175	175	21NOV09	14MAY10	0	0	0							
S140125	TMLG submission, coordination & Approval - BR6	48	48	21NOV09	19JAN10	89	0	0							
<b>CC21-SECTION 15 OF THE WORKS (PORTION W3)</b>															
<b>Construction</b>															
<b>Preliminary Works</b>															
S150030	Notify,Coord&Obtain Permit-Utility Prov - W3	359	119	24NOV08A	17FEB10	66	8	8							
S150100	Notify SO for Portion Possession - W3	0	0		04SEP09A		38	38							
S150110	25 wks prior to Portion Possess Date-(W3)	175	157	04SEP09A	25FEB10	49	49	49							
<b>CC22-SECTION 16 OF THE WORKS (PORTION B2)</b>															
<b>Construction</b>															
<b>Preliminary Works</b>															
S160020	Notify,Coord&Obtain Permit-Utility Prov - B2	149	149	28SEP09*	30MAR10	194	0	0							
<b>CC23-SECTION 17 OF THE WORKS (PORTION MA14)</b>															
<b>Construction</b>															
<b>Preliminary Works</b>															
S170020	Notify,Coord&Obtain Permit-Utility Prov - MA14	149	73	25JUN09A	18DEC09	78	8	8							
S170100	Notify SO for Portion Possession - (MA14)	0	0		04SEP09A		19	19							
S170110	25 wks prior to Portion Possess Date-(MA14)	175	157	04SEP09A	25FEB10	25	25	25							
<b>CC24-SECTION 18 OF THE WORKS (PORTION MA15)</b>															
<b>Construction</b>															
<b>Preliminary Works</b>															
S180020	Notify,Coord&Obtain Permit-Utility Prov - MA15	149	73	21JUL09A	18DEC09	84	8	8							
S180100	Notify SO for Portion Possession - (MA15)	0	0		04SEP09A		22	22							
S180110	25 wks prior to Portion Possess Date-(MA15)	175	157	04SEP09A	25FEB10	29	29	29							
<b>CC25-SECTION 19 OF THE WORKS (PORTION MA17)</b>															
<b>Construction</b>															
<b>Preliminary Works</b>															
S190030	Notify,Coord&Obtain Permit-Utility Prov - MA17	312	73	24NOV08A	18DEC09	50	8	8							
S190110	25 wks prior to Portion Possess Date-(MA17)	175	126	04AUG09A	25JAN10	18	0	18							
<b>CC26-SECTION 20 OF THE WORKS (PORTION M3)</b>															
<b>Construction</b>															
<b>Preliminary Works</b>															
S200110	25 wks prior to Portion Possess Date-(M3)	175	126	04AUG09A	25JAN10	8	0	8							
S200125	TMLG submission, coordination & Approval - M3	48	24	04AUG09A	21OCT09	87	-27	-8							
<b>CC27-SECTION 21 OF THE WORKS (PORTION TP789)</b>															
<b>Construction</b>															
<b>Preliminary Works</b>															
S210110	25 wks prior to Portion Possess Date-(TP789)	175	50	20MAY09A	10NOV09	13	0	13							
S210125	Complete All Utility Diversions by Others -TP789	0	0		23NOV09*	0	0	0							

JUL	AUG	SEP	OCT	NOV	DEC
2009					





Start Date	30NOV07	 Early Bar
Finish Date	21MAR12	 Previous Month (908A)
Data Date	22SEP09	 Progress Bar
Run Date	28SEP09 12:07	 Critical Activity

909A Sheet 6 of 9  
**Design & Construction of HK, West Drainage Tunnel**  
**Contract No. DC/2007/10**  
**3 MONTH ROLLING PROGRAMME**  
**SEPTEMBER/2009 MONTHLY REPORT**

Date	Revision	Checked	Approved

Act ID	Activity Description	Orig Dur	Rem Dur	Anticipated Start	Anticipated Finish	Total Float	Previous Month 908A EF Variance	Approved Works Prog 9032 EF Variance	2009						
									JUL	AUG	SEP	OCT	NOV	DEC	
<b>Preliminary Works</b>															
S210130	Site Possession - TP789	0	0	24NOV09*		0	0	0							
S210150	Hoarding/Fencing-(TP789)	9	9	24NOV09	03DEC09	3	0	0							
S210160	Cut/Fill/Place Concrete Block&Platform-(TP789)	15	15	24NOV09	10DEC09	0	0	0							
S210170	Power & Water Points-(TP789)	21	21	24NOV09	17DEC09	24	0	0							
S210230	Site Office-(TP789)	3	3	18DEC09	21DEC09	24	0	0							
<b>Preparation Works</b>															
S210180	Install Geotech Monitoring Instruments-(TP789)	3	3	04DEC09	07DEC09	3	0	0							
S210200	Mobilization&Setup(Pre-drill & Grouting)-(TP789)	3	3	11DEC09	14DEC09	0	0	0							
S210210	Pre-drilling-(TP789)	17	17	15DEC09	06JAN10	13	0	0							
S210220	Slope Protection Works-(TP789)	48	48	15DEC09	11FEB10	0	0	0							
<b>CC28-SECTION 22 OF THE WORKS (PORTION TP5)</b>															
<b>Construction</b>															
<b>Preliminary Works</b>															
S220030	Notify,Coord&Obtain Permit-Utility Prov - TP5	265	7	24OCT08A	29SEP09	38	0	0							
S220110	25 wks prior to Portion Possess Date-(TP5)	175	35	05MAY09A	26OCT09	21	0	23							
S220125	Complete All Utility Diversions by Others -(TP5)	0	0		18NOV09*	-2	0	0							
S220130	Site Possession - TP5	0	0	19NOV09*		-2	0	0							
S220150	Hoarding/Fencing-(TP5)	9	9	19NOV09	28NOV09	8	0	0							
S220160	Cut/Fill/Place Concrete Block&Platform-(TP5)	15	15	19NOV09	05DEC09	-2	0	0							
S220170	Power & Water Points-(TP5)	21	21	19NOV09	12DEC09	13	0	0							
S220180	Implement Traffic Divn Scheme (Pedn)-(TP5)	3	3	26NOV09	28NOV09	25	0	0							
S221025	Site Office-(TP5)	3	3	14DEC09	16DEC09	13	0	0							
<b>Preparation Works</b>															
S220210	Install Geotech Monitoring Instruments-(TP5)	3	3	30NOV09	02DEC09	8	0	0							
S220230	Mobilization&Setup(Pre-drill & Grouting)-(TP5)	3	3	07DEC09	09DEC09	5	0	0							
S220260	Pre-drilling-(TP5)	14	14	10DEC09	28DEC09	5	0	0							
<b>CC29-SECTION 23 OF THE WORKS (PORTION TP4)</b>															
<b>Construction</b>															
<b>Preliminary Works</b>															
S230110	25 wks prior to Portion Possess Date-(TP4)	175	15	15APR09A	06OCT09	16	0	16							
S230130	Site Possession - TP4	0	0	23OCT09*		0	0	0							
S230150	Hoarding/Fencing-(TP4)	9	9	23OCT09	03NOV09	3	0	0							
S230160	Cut/Fill/Place Concrete Block&Platform-(TP4)	15	15	23OCT09	10NOV09	0	0	0							
S230170	Power & Water Points-(TP4)	21	21	23OCT09	17NOV09	18	0	0							
S230270	Site Office-(TP4)	3	3	18NOV09	20NOV09	33	0	0							
S230280	Water Tank (found from map)-(TP4)	18	18	18NOV09	08DEC09	18	0	0							
<b>Preparation Works</b>															
S230200	Install Geotech Monitoring Instruments-(TP4)	3	3	04NOV09	06NOV09	3	0	0							
S230210	Permanent Slope Protection Work	42	42	11NOV09	31DEC09	0	0	0							
S230230	Mobilization&Setup(Pre-drill & Grouting)-(TP4)	3	3	11NOV09	13NOV09	0	0	0							
S230260	Pre-drilling-(TP4)	18	18	14NOV09	04DEC09	0	0	0							
S230290	Analysis of the SI-(TP4)	6	6	05DEC09	11DEC09	0	0	0							
S230310	Grouting Works-(TP4)	15	15	12DEC09	31DEC09	0	0	0							
<b>Intakes - External Structures (Stage1)</b>															
S230250	Concrete Dam, Catch Pits & Open-cut Channel	24	24	18DEC09	18JAN10	-32	0	-32							
<b>CC30-SECTION 24 OF THE WORKS (PORTION W5)</b>															
<b>Construction</b>															
<b>Preliminary Works</b>															
S240030	Notify,Coord&Obtain Permit-Utility Prov - W5	239	7	24NOV08A	29SEP09	60	0	0							
S240110	25 wks prior to Portion Possess Date-(W5)	175	51	20MAY09A	11NOV09	23	0	23							
S240116	P & S Environmental Base Monitoring Report(W5)	12	12	22SEP09	07OCT09	55	-27	-148							
S240127	Complete All Utility Diversion Works by - (W5)	0	0		04DEC09*	6	0	0							
S240130	Site Possession - (W5)	0	0	05DEC09*		6	0	0							
S240150	Hoarding/Fencing(W5)	9	9	05DEC09	15DEC09	18	0	0							
S240160	Cut/Fill/Place Concrete Block&Platform-(W5)	24	24	05DEC09	05JAN10	6	0	0							
S240170	Power & Water Points-(W5)	21	21	05DEC09	31DEC09	6	0	0							
S240180	Implement Traffic Divn Scheme-(W5)	6	6	09DEC09	15DEC09	21	0	0							
<b>Preparation Works</b>															
S240190	Install Geotech Monitoring Instruments-(W5)	3	3	16DEC09	18DEC09	18	0	0							
S240191	Existing Bldg & Structure(EBS) Survey - (W5)	6	6	05DEC09	11DEC09	24	0	0							
<b>CC31-SECTION 25 OF THE WORKS (PORTION CR1)</b>															
<b>Construction</b>															
<b>Preliminary Works</b>															
S250030	Notify,Coord&Obtain Permit-Utility Prov - CR1	327	67	24OCT08A	11DEC09	152	2	2							
<b>CC32-SECTION 26 OF THE WORKS (PORTION RR1)</b>															
<b>Construction</b>															
<b>Preliminary Works</b>															
S260030	Notify,Coord&Obtain Permit-Utility Prov - RR1	265	7	24OCT08A	29SEP09	20	0	0							
S260110	25 wks prior to Portion Possess Date-(RR1)	175	15	15APR09A	06OCT09	15	0	15							
S260125	Complete All Diversion works by Others-(RR1)	0	0		21OCT09*	3	0	0							
S260130	Site Possession - RR1	0	0	22OCT09*		3	0	0							
S260150	Hoarding/Fencing-(RR1)	9	9	22OCT09	02NOV09	18	0	0							
S260160	Power & Water Points-(RR1)	21	21	22OCT09	16NOV09	3	0	0							

JUL	AUG	SEP	OCT	NOV	DEC
2009					

Start Date	30NOV07		Early Bar
Finish Date	21MAR12		Previous Month (908A)
Data Date	22SEP09		Progress Bar
Run Date	28SEP09 12:07		Critical Activity

909A  
 Sheet 7 of 9  
**Design & Construction of HK, West Drainage Tunnel**  
**Contract No. DC/2007/10**  
**3 MONTH ROLLING PROGRAMME**  
**SEPTEMBER/2009 MONTHLY REPORT**

Date	Revision	Checked	Approved

Act ID	Activity Description	Orig Dur	Rem Dur	Anticipated Start	Anticipated Finish	Total Float	Previous Month 908A EF Variance	Approved Works Prog 9032 EF Variance	2009						
									JUL	AUG	SEP	OCT	NOV	DEC	
<b>Preliminary Works</b>															
S260170	Utilities Diversion (Stage I)	15	15	03NOV09	19NOV09	3	0	0							
S260180	DSD - Foul Sewer (no.1)	24	24	03NOV09	30NOV09	36	0	0							
S260200	DSD - Foul Sewer (no.2)	24	24	10NOV09	07DEC09	36	0	0							
S260210	Site Office-(RR1)	3	3	17NOV09	19NOV09	3	0	0							
<b>Preparation Works</b>															
S260190	Install Geotech Monitoring Instruments-(RR1)	3	3	03NOV09	05NOV09	18	0	0							
S260191	Existing Bldg & Structure(EBS) Survey - (RR1)	6	0	07AUG09A	14AUG09A		59	59							
S260230	Mobilization&Setup(Pre-drill & Grouting)-(RR1)	3	3	20NOV09	23NOV09	3	0	0							
S260250	Pre-drilling-(RR1)	9	9	24NOV09	03DEC09	3	0	0							
S260270	Analysis of the SI-(RR1)	6	6	04DEC09	10DEC09	3	0	0							
S260280	Grouting Works-(RR1)	12	12	11DEC09	24DEC09	3	0	0							
<b>CC33-SECTION 27 OF THE WORKS (PORTION W8)</b>															
<b>Construction</b>															
<b>Preliminary Works</b>															
S270030	Notify,Coord&Obtain Permit-Utility Prov - W8	278	43	03NOV08A	13NOV09	56	0	0							
S270110	25 wks prior to Portion Possess Date-(W8)	175	73	12JUN09A	03DEC09	39	0	39							
S270116	P & S Environmental Base Monitoring Report(W8)	12	12	22SEP09	07OCT09	87	-27	-148							
<b>CC34-SECTION 28 OF THE WORKS (PORTION P5)</b>															
<b>Construction</b>															
<b>Preliminary Works</b>															
S280030	Notify,Coord&Obtain Permit-Utility Prov - P5	247	7	14NOV08A	29SEP09	84	0	0							
S280110	25 wks prior to Portion Possess Date-(P5)	175	50	20MAY09A	10NOV09	17	0	17							
S280140	Site Possession - (P5)	0	0	28NOV09*		36	0	0							
S280160	Hoarding/Fencing-(P5)	9	9	28NOV09	08DEC09	48	0	0							
S280170	Cut/Fill/Place Concrete Block&Platform-(P5)	6	6	28NOV09	04DEC09	51	0	0							
S280180	Power & Water Points-(P5)	24	24	28NOV09	28DEC09	36	0	0							
S280190	Stage 1 - Drainage Diversion	6	6	09DEC09	15DEC09	48	0	0							
S280240	Complete All Utility Diversions by Others-(P5)	0	0		27NOV09*	36	0	0							
<b>Preparation Works</b>															
S280200	Install Geotech Monitoring Instruments-(P5)	3	3	09DEC09	11DEC09	51	0	0							
S280201	Existing Bldg & Structure(EBS) Survey - (P5)	6	0	28AUG09A	04SEP09A		74	74							
<b>CC35-SECTION 29 OF THE WORKS (PORTION W10)</b>															
<b>Construction</b>															
<b>Preliminary Works</b>															
S290030	Notify,Coord&Obtain Permit-Utility Prov - W10	190	0	26NOV08A	27AUG09A		0	-21							
S290110	25 wks prior to Portion Possess Date-(W10)	175	0	25MAR09A	15SEP09A		0	22							
S290125	Complete All Diversion Works by Others-(W10)	0	0		07OCT09*	0	0	0							
S290130	Site Possession - W10	0	0	08OCT09*		0	0	0							
S290150	Hoarding/Fencing-(W10)	12	12	08OCT09	21OCT09	39	0	0							
S290160	Cut/Fill/Place Concrete Block&Platform-(W10)	12	12	08OCT09	21OCT09	0	0	0							
S290170	Power & Water Points-(W10)	24	24	08OCT09	05NOV09	3	0	0							
S290290	Site Office-(W10)	3	3	06NOV09	09NOV09	3	0	0							
<b>Preparation Works</b>															
S290190	Skin Wall-(W10)	22	22	15OCT09	10NOV09	2	0	0							
S290220	Soil Nails-(W10)	42	42	22OCT09	10DEC09	0	0	0							
S290240	Mobilization&Setup(Pre-drill & Grouting)-(W10)	3	3	22OCT09	24OCT09	3	0	0							
S290270	Install Geotech Monitoring Instruments-(W10)	3	3	22OCT09	24OCT09	39	0	0							
S290280	Pre-drilling-(W10)	12	12	27OCT09	09NOV09	3	0	0							
S290330	Analysis of the SI-(W10)	6	6	10NOV09	16NOV09	3	0	0							
S290360	Grouting Works-(W10)	12	12	17NOV09	30NOV09	3	0	0							
<b>Intakes - External Structures (Stage1)</b>															
S290210	Expose Existing Box Culvert by Excav-(W10)	18	18	15DEC09	07JAN10	-49	9	-51							
S290320	Mobilization&Setup(Cofferdam Constn)-(W10)	6	6	01DEC09	07DEC09	3	0	0							
<b>Milestone</b>															
<b>Section 29 (Portion W10)</b>															
M351010	35.01-Pre-drilling & Grouting Works (Dropshaft)	0	0		30NOV09	493	0	0							
<b>CC36-SECTION 30 OF THE WORKS (PORTION HKU1)</b>															
<b>Construction</b>															
<b>Preliminary Works</b>															
S300130	Tree Felling-(HKU1)	12	3	15AUG09A	24SEP09	4	-21	-20							
S300160	Power & Water Points-(HKU1)	24	0	15AUG09A	12SEP09A		0	1							
S300170	Cut/Fill/Place Concrete Block&Platform-(HKU1)	21	0	27JUL09A	23AUG09A		7	14							
S300210	Site Office-(HKU1)	3	0	14SEP09A	17SEP09A		0	1							
<b>Preparation Works</b>															
S300220	Install Geotech Monitoring Instruments-(HKU1)	3	0	03AUG09A	06AUG09A		15	21							
S300221	Existing Bldg & Structure(EBS) Survey - (HKU1)	6	0	07AUG09A	14AUG09A		8	6							
S300230	Mobilization&Setup(Pre-drill & Grouting)-(HKU1)	6	3	19SEP09A	24SEP09	4	0	1							
S300250	Pre-drilling-(HKU1)	12	12	25SEP09	10OCT09	4	0	1							
S300260	Analysis of the SI-(HKU1)	6	6	12OCT09	17OCT09	4	0	1							
S300270	Grouting Works-(HKU1)	12	12	19OCT09	02NOV09	4	0	1							
<b>Intakes - External Structures (Stage1)</b>															
S300290	Mobilization&Setup(Cofferdam Constn)-(HKU1)	6	6	12OCT09	17OCT09	4	0	1							
S300300	Pre-boring,Backfilling with Sand-(HKU1)	38	38	19OCT09	02DEC09	4	0	1							

JUL	AUG	SEP	OCT	NOV	DEC
2009					

Start Date	30NOV07	Early Bar
Finish Date	21MAR12	Previous Month (908A)
Data Date	22SEP09	Progress Bar
Run Date	28SEP09 12:07	Critical Activity

909A Sheet 8 of 9  
**Design & Construction of HK. West Drainage Tunnel**  
**Contract No. DC/2007/10**  
**3 MONTH ROLLING PROGRAMME**  
**SEPTEMBER/2009 MONTHLY REPORT**

Date	Revision	Checked	Approved

Act ID	Activity Description	Orig Dur	Rem Dur	Anticipated Start	Anticipated Finish	Total Float	Previous Month 908A EF Variance	Approved Works Prog 9032 EF Variance	2009						
									JUL	AUG	SEP	OCT	NOV	DEC	
									<b>Intakes - External Structures (Stage1)</b>						
S300310	Driving of Sheet-piling-(HKU1)	18	18	03DEC09	23DEC09	4	0	1							
<b>Milestone</b>															
<b>Section30 (Portion HKU1)</b>															
M361010	36.01-Pre-drilling & Grouting Works (Dropshaft)	0	0		02NOV09	467	0	1							
<b>CC37-SECTION 31 OF THE WORKS (PORTION PFLR1)</b>															
<b>Construction</b>															
<b>Preliminary Works</b>															
S310970	Hoarding/Fencing-(PFLR1)	12	9	12AUG09A	02OCT09	-50	-27	-50							
S310980	Implement TTM - (Occupy Pedestrian)	12	9	12AUG09A	02OCT09	-50	-27	-50							
S310990	Power & Water Points-(PFLR1)	24	20	12AUG09A	16OCT09	-46	-27	-49							
S311100	Site Office-(PFLR1)	3	3	17OCT09	20OCT09	-46	-27	-49							
<b>Preparation Works</b>															
S311120	Mobilization&Setup(Pre-drill & Grouting)-(PFLR1)	3	3	03OCT09	07OCT09	-50	-27	-50							
S311130	Install Geotech Monitoring Instruments-(PFLR1)	3	3	03OCT09	07OCT09	-50	-27	-50							
S311131	Existing Bldg & Structure(EBS) Survey - (PFLR1)	6	6	22SEP09	28SEP09	-44	-27	-53							
S311140	Pre-drilling-(PFLR1)	8	8	08OCT09	16OCT09	-50	-27	-50							
S311150	Analysis of the SI-(PFLR1)	6	6	17OCT09	23OCT09	-6	-27	-50							
S311160	Grouting Works-(PFLR1)	12	12	24OCT09	07NOV09	-6	-27	-50							
<b>Intakes - External Structures (Stage1)</b>															
S311180	Mobilization&Setup(Cofferdam Constn)-(PFLR1)	7	7	22OCT09	30OCT09	-54	0	-54							
S311190	Pre-boring,Backfilling with Sand-(PFLR1)	32	32	31OCT09	07DEC09	-54	0	-54							
S311200	Driving of Sheet-piling-(PFLR1)	20	20	08DEC09	02JAN10	-54	0	-54							
<b>Milestone</b>															
<b>Section 31 (Portion PFLR1)</b>															
M371010	37.01-Pre-drilling & Grouting Works (Dropshaft)	0	0		07NOV09	431	-32	-63							
<b>CC38-SECTION 32 OF THE WORKS (PORTION SM1)</b>															
<b>Construction</b>															
<b>Preliminary Works</b>															
S321040	Modification of the Noise Barrier Footings	24	0	24AUG09A	01SEP09A		12	0							
S321090	Modification of the WSD Bend Blocks	24	0	04JUL09A	23AUG09A		2	0							
<b>Preparation Works</b>															
S321030	Install Geotech Monitoring Instruments-(SM1)	3	0	02SEP09A	04SEP09A		13	-60							
S321060	Pipe Piling-(SM1)	24	15	07SEP09A	10OCT09	40	21	-46							
S321070	Analysis of the SI-(SM1)	6	6	12OCT09	17OCT09	40	21	-46							
S321080	Grouting Works-(SM1)	12	12	19OCT09	02NOV09	40	21	-46							
<b>Milestone</b>															
<b>Section 32 (Portion SM1)</b>															
M381010	38.01-Pre-drilling & Grouting Works (Dropshaft)	0	0		02NOV09	390	24	-59							

JUL	AUG	SEP	OCT	NOV	DEC
2009					
Date	Revision	Checked	Approved		

Start Date	30NOV07	Early Bar
Finish Date	21MAR12	Previous Month (908A)
Data Date	22SEP09	Progress Bar
Run Date	28SEP09 12:07	Critical Activity

909A Sheet 9 of 9  
**Design & Construction of HK. West Drainage Tunnel**  
**Contract No. DC/2007/10**  
**3 MONTH ROLLING PROGRAMME**  
**SEPTEMBER/2009 MONTHLY REPORT**

---

---

**APPENDIX B  
MONITORING REQUIREMENTS**

---

---

**Appendix B - Environmental Impact Monitoring Requirements**

Type of Monitoring	Parameter	Frequency	Location	Measurement Conditions
Air Quality	1 hour TSP	Three times / 6 days	<ul style="list-style-type: none"> <li>• AQ1 (True Light Middle School of Hong Kong)</li> <li>• AQ2 (Outside Aegean Terrace)</li> </ul>	AQ1 – Canopy AQ2 – Roadside AQ3 – Roadside
	24 hour TSP	Once / 6 days	<ul style="list-style-type: none"> <li>• AQ1 (True Light Middle School of Hong Kong)</li> <li>• AQ3 (Outside Site Office at Western Portal)</li> </ul>	

Type of Monitoring	Parameter	Frequency	Location	Measurement Conditions
Airborne Noise	$L_{eq}$ , $L_{90}$ & $L_{10}$ at 30 minute intervals during (0700 to 1900 on normal weekdays)	Once per week	<ul style="list-style-type: none"> <li>• NC1 (True Light Middle School of Hong Kong)</li> <li>• NC1a (Outside True Light Middle School of Hong Kong (the nearest of staff accommodation) – for restricted hours (reference only))</li> <li>• NC2 (The Legend)</li> <li>• NC3 (Outside Aegean Terrace)</li> <li>• NC8 (Marymount Secondary School)</li> <li>• NC9 (117 Blue Pool Road)</li> <li>• NC15 (Hong Kong Academy)</li> </ul>	<ul style="list-style-type: none"> <li>• NC1 - Facade measurement</li> <li>• NC1a – Façade measurement</li> <li>• NC2 - Facade measurement</li> <li>• NC3 - Facade measurement</li> <li>• NC8 – Facade measurement</li> <li>• NC9 – Facade measurement</li> <li>• NC15 – Free field measurement</li> </ul>
	$L_{eq}$ , $L_{90}$ & $L_{10}$ at 5 minute intervals during (1900 to 2300) <sup>(1)</sup>	Once per week (include 3 consecutive 5-min measurements)		
	$L_{eq}$ , $L_{90}$ & $L_{10}$ at 5 minute intervals during (2300 to 0700 of next day) <sup>(1)</sup>	Once per week (include 3 consecutive 5-min measurements)		
	$L_{eq}$ , $L_{90}$ & $L_{10}$ at 5 minute intervals during (0700 to 2300 on holidays) <sup>(1)</sup>	Once per week (include 3 consecutive 5-min measurements)		

Remarks:

<sup>(1)</sup> – Conduct noise monitoring only when construction work is carried out.

Type of Monitoring	Parameter	Frequency	Location	Measurement Conditions
Ground Borne Noise	$L_{eq}$ , $L_{90}$ & $L_{10}$ at 30 minute intervals during (0700 to 1900 on normal weekdays)	Once per week	<ul style="list-style-type: none"> <li>• GNC1 (True Light Middle School of Hong Kong)</li> <li>• GNC2 (The Legend)</li> <li>• GNC3 (Aegean Terrace)</li> <li>• GNC4 (Crane Court)</li> <li>• GNC5 (Wu Cheng Chung Secondary School)</li> </ul>	<ul style="list-style-type: none"> <li>• Ground floor inside the nearest building during the TBM construction work</li> </ul>
	$L_{eq}$ , $L_{90}$ & $L_{10}$ at 5 minute intervals during (1900 to 2300) <sup>(1)</sup>	Once per week (include 3 consecutive 5-min measurements)		
	$L_{eq}$ , $L_{90}$ & $L_{10}$ at 5 minute intervals during (2300 to 0700 of next day) <sup>(1)</sup>	Once per week (include 3 consecutive 5-min measurements)		
	$L_{eq}$ , $L_{90}$ & $L_{10}$ at 5 minute intervals during (0700 to 2300 on holidays) <sup>(1)</sup>	Once per week (include 3 consecutive 5-min measurements)		

Remarks:

<sup>(1)</sup> – Conduct noise monitoring only when TBM construction work is carried out.



Type of Monitoring	Parameter	Frequency	Location	Measurement Conditions
Water Quality	<ul style="list-style-type: none"> <li>• Temperature (oC)</li> <li>• pH (pH unit)</li> <li>• Turbidity (NTU)</li> <li>• Water depth (m)</li> <li>• Salinity (mg/L)</li> <li>• Dissolved oxygen (DO) (mg/L and % of saturation)</li> <li>• Suspended solids (SS) (mg/L)</li> </ul>	Three times per week	<ul style="list-style-type: none"> <li>• CE (830026E, 814956N)</li> <li>• CF (831778E, 812420N)</li> <li>• I1 (831088E, 813654N)</li> <li>• I2 (831105E, 813582N)</li> <li>• Intake A (831603E, 813044N)</li> <li>• Intake B (830606E, 814583N)</li> </ul>	<ul style="list-style-type: none"> <li>• 3 water depths except CF, omit mid-depth sampling.</li> </ul>

---

---

**APPENDIX C  
ACTION AND LIMIT LEVELS FOR AIR  
QUALITY, NOISE AND WAER QUALITY**

---

---

## Appendix C - Action and Limit Levels

**Table C-1 Action and Limit Levels for 1-Hour TSP**

Location	Action Level, $\mu\text{g}/\text{m}^3$	Limit Level, $\mu\text{g}/\text{m}^3$
AQ1	345	500
AQ2	321	

**Table C-2 Action and Limit Levels for 24-Hour TSP**

Location	Action Level, $\mu\text{g}/\text{m}^3$	Limit Level, $\mu\text{g}/\text{m}^3$
AQ1	201	260
AQ3	156	

**Table C-3 Action and Limit Levels for Construction Noise**

Time Period	Action Level	Limit Level
0700-1900 hrs on normal weekdays	When one documented complaint is received	75* dB(A)
0700-2300 hrs on holidays; and 1900-2300 hrs on all other days		60/65/70** dB(A)
2300-0700 hrs of next day		45/50/55** dB(A)

(\*) reduce to 70 dB(A) for schools and 65 dB(A) during school examination periods.

(\*\*) to be selected based on Area Sensitivity Rating.

**Table C-4 Action and Limit Levels for Water Quality**

Parameter		Action	Limit
DO, mg/L	Surface and Middle	6.3	6.2
	Bottom	6.0	5.8
SS, mg/L		15.7 or 120% of upstream control station's SS at the same tide of the same day	16.4 or 130% of SS readings at the upstream control station at the same tide of same day and specific sensitive receiver water quality requirements
Turbidity, NTU		10.2 or 120% of upstream control station's turbidity at the same tide of the same day	11.1 or 130% of turbidity at the upstream control station at the same tide of same day

---



---

**APPENDIX D  
GRAPHICAL PRESENTATION OF AIR  
QUALITY MONITORING RESULTS**

---



---

### 1-hr TSP Concentration Levels



Title Contract No. DC/2007/10 Design and Construction of Hong Kong West Drainage Tunnel Graphical Presentation of 1-hour TSP Monitoring Results	Scale N.T.S	Project No. MA8001	
	Date Sep 09	Appendix D	

### 24-hr TSP Concentration Levels



Title Contract No. DC/2007/10 Design and Construction of Hong Kong West Drainage Tunnel  Graphical Presentation of 24-hour TSP Monitoring Results	Scale N.T.S	Project No. MA8001	CINOTECH
	Date Sep 09	Appendix D	

---




---

**APPENDIX E  
GRAPHICAL PRESENTATION OF  
NOISE MONITORING RESULTS**

---

---




## Noise Levels



Title Contract No. DC/2007/10 Design and Construction of Hong Kong West Drainage Tunnel Graphical Presentation of Construction Noise Monitoring Results	Scale N.T.S	Project No. MA8001	CINOTECH
	Date Sep 09	Appendix E	






## Noise Levels





Title Contract No. DC/2007/10 Design and Construction of Hong Kong West Drainage Tunnel Graphical Presentation of Construction Noise Monitoring Results	Scale	N.T.S	Project No.	MA8001	CINOTECH
	Date	Sep 09	Appendix	E	

## Noise Levels






Title Contract No. DC/2007/10 Design and Construction of Hong Kong West Drainage Tunnel Graphical Presentation of Construction Noise Monitoring Results	Scale	N.T.S	Project No.	MA8001	CINOTECH
	Date	Sep 09	Appendix	E	

## Noise Levels





Title Contract No. DC/2007/10 Design and Construction of Hong Kong West Drainage Tunnel Graphical Presentation of Construction Noise Monitoring Results	Scale	N.T.S	Project No.	MA8001	CINOTECH
	Date	Sep 09	Appendix	E	

**Noise Levels**  
**(Restricted Hours - 07:00 - 23:00 holidays & 19:00 - 23:00 on all other days )**







Title	Contract No. DC/2007/10 Design and Construction of Hong Kong West Drainage Tunnel	Scale	N.T.S	Project No.	MA8001	<b>CINOTECH</b>
	Graphical Presentation of Construction Noise Monitoring Results	Date	Sep 09	Appendix	E	

**Noise Levels**  
**(Restricted Hours - 07:00 - 23:00 holidays & 19:00 - 23:00 on all other days )**



Title Contract No. DC/2007/10 Design and Construction of Hong Kong West Drainage Tunnel Graphical Presentation of Construction Noise Monitoring Results	Scale N.T.S	Project No. MA8001	
	Date Sep 09	Appendix E	

## Noise Levels (Restricted Hours - 23:00 to 07:00 on all days )



Title Contract No. DC/2007/10 Design and Construction of Hong Kong West Drainage Tunnel Graphical Presentation of Construction Noise Monitoring Results	Scale	Project No.	CINOTECH
	Date	Appendix	
	N.T.S	MA8001	
	Sep 09	E	

---


---

**APPENDIX F  
GRAPHICAL PRESENTATION OF  
WATER QUALITY MONITORING  
RESULTS**

---

---



## Dissolved Oxygen (Surface & Middle) at Mid-Ebb Tide



Title Contract No. DC/2007/10 Design and Construction of Hong Kong West Drainage Tunnel  Graphical Presentation of Water Quality Monitoring Results	Scale N.T.S	Project No. MA8001	CINOTECH
	Date Sep 09	Appendix F	






## Dissolved Oxygen (Surface & Middle) at Mid-Ebb Tide





Title Contract No. DC/2007/10 Design and Construction of Hong Kong West Drainage Tunnel  Graphical Presentation of Water Quality Monitoring Results	Scale N.T.S	Project No. MA8001	<b>CINOTECH</b>
	Date Sep 09	Appendix F	

## Dissolved Oxygen (Surface & Middle) at Mid-Flood Tide




Title Contract No. DC/2007/10 Design and Construction of Hong Kong West Drainage Tunnel  Graphical Presentation of Water Quality Monitoring Results	Scale N.T.S	Project No. MA8001	CINOTECH
	Date Sep 09	Appendix F	

## Dissolved Oxygen (Surface & Middle) at Mid-Flood Tide




Title Contract No. DC/2007/10 Design and Construction of Hong Kong West Drainage Tunnel  Graphical Presentation of Water Quality Monitoring Results	Scale N.T.S	Project No. MA8001	<b>CINOTECH</b>
	Date Sep 09	Appendix F	

## Dissolved Oxygen (Bottom) at Mid-Ebb Tide






Title Contract No. DC/2007/10 Design and Construction of Hong Kong West Drainage Tunnel  Graphical Presentation of Water Quality Monitoring Results	Scale N.T.S	Project No. MA8001	CINOTECH
	Date Sep 09	Appendix F	

## Dissolved Oxygen (Bottom) at Mid-Ebb Tide





Title Contract No. DC/2007/10 Design and Construction of Hong Kong West Drainage Tunnel  Graphical Presentation of Water Quality Monitoring Results	Scale N.T.S	Project No. MA8001	CINOTECH
	Date Sep 09	Appendix F	

## Dissolved Oxygen (Bottom) at Mid-Flood Tide




Title Contract No. DC/2007/10 Design and Construction of Hong Kong West Drainage Tunnel  Graphical Presentation of Water Quality Monitoring Results	Scale N.T.S	Project No. MA8001	CINOTECH
	Date Sep 09	Appendix F	

## Dissolved Oxygen (Bottom) at Mid-Flood Tide



Title Contract No. DC/2007/10 Design and Construction of Hong Kong West Drainage Tunnel  Graphical Presentation of Water Quality Monitoring Results	Scale N.T.S	Project No. MA8001	CINOTECH
	Date Sep 09	Appendix F	


### Turbidity (Depth-averaged) at Mid-Ebb Tide



Title Contract No. DC/2007/10 Design and Construction of Hong Kong West Drainage Tunnel  Graphical Presentation of Water Quality Monitoring Results	Scale N.T.S	Project No. MA8001	
	Date Sep 09	Appendix F	






## Turbidity (Depth-averaged) at Mid-Ebb Tide





Title Contract No. DC/2007/10 Design and Construction of Hong Kong West Drainage Tunnel  Graphical Presentation of Water Quality Monitoring Results	Scale N.T.S	Project No. MA8001	CINOTECH
	Date Sep 09	Appendix F	

## Turbidity (Depth-averaged) at Mid-Flood Tide






Title Contract No. DC/2007/10 Design and Construction of Hong Kong West Drainage Tunnel  Graphical Presentation of Water Quality Monitoring Results	Scale N.T.S	Project No. MA8001	
	Date Sep 09	Appendix F	

## Turbidity (Depth-averaged) at Mid-Flood Tide





Title Contract No. DC/2007/10 Design and Construction of Hong Kong West Drainage Tunnel  Graphical Presentation of Water Quality Monitoring Results	Scale N.T.S	Project No. MA8001	
	Date Sep 09	Appendix F	

## Suspended Solids (Depth-averaged) at Mid-Ebb Tide






Title Contract No. DC/2007/10 Design and Construction of Hong Kong West Drainage Tunnel  Graphical Presentation of Water Quality Monitoring Results	Scale N.T.S	Project No. MA8001	CINOTECH
	Date Sep 09	Appendix F	

## Suspended Solids (Depth-averaged) at Mid-Ebb Tide





Title Contract No. DC/2007/10 Design and Construction of Hong Kong West Drainage Tunnel  Graphical Presentation of Water Quality Monitoring Results	Scale N.T.S	Project No. MA8001	<h1 style="margin: 0;">CINOTECH</h1>
	Date Sep 09	Appendix F	

## Suspended Solids (Depth-averaged) at Mid-Flood Tide



Title Contract No. DC/2007/10 Design and Construction of Hong Kong West Drainage Tunnel  Graphical Presentation of Water Quality Monitoring Results	Scale N.T.S	Project No. MA8001	CINOTECH
	Date Sep 09	Appendix F	

## Suspended Solids (Depth-averaged) at Mid-Flood Tide



Title Contract No. DC/2007/10 Design and Construction of Hong Kong West Drainage Tunnel  Graphical Presentation of Water Quality Monitoring Results	Scale N.T.S	Project No. MA8001	CINOTECH
	Date Sep 09	Appendix F	

---

---

**APPENDIX G  
ENVIRONMENTAL MITIGATION  
IMPLEMENTATION SCHEDULE (EMIS)**

---

---



## Appendix G - Summary of Environmental Mitigation Implementation Schedule

Types of Impacts	Mitigation Measures	Status
<b>Construction Dust</b>	<i>Dust Mitigation Measures</i>	
	<ul style="list-style-type: none"> <li>The Contractor shall undertake at all times to prevent dust nuisance as a result of his activities. Effective dust suppression measures should be installed to minimize air quality impacts, at the boundary of the site and at any sensitive receivers.</li> </ul>	^
	<ul style="list-style-type: none"> <li>No blasting shall be carried out when the strong wind signal or tropical cyclone warning signal No. 3 or higher is hoisted (unless prior permission of the Commissioner of Mines is obtained).</li> </ul>	^
	<ul style="list-style-type: none"> <li>Effective water sprays shall be used during the delivery and handling of all raw sand, aggregate and other similar materials, when dust is likely to be created, to dampen all stored materials during dry and windy weather. Watering of exposed surfaces shall be conducted as often as possible depending on the circumstances.</li> </ul>	^
	<ul style="list-style-type: none"> <li>A watering programme of once every 2 hours in normal weather conditions, and hourly in dry/windy conditions.</li> </ul>	^
	<ul style="list-style-type: none"> <li>Any stockpile of dusty material cannot be immediately transported out of the Site shall be either: a) covered entirely by impervious sheeting; b) placed in an area sheltered on the top and the three sides; or c) sprayed with water or a dust suppression chemical so as to maintain the entire surface wet.</li> </ul>	^
	<ul style="list-style-type: none"> <li>Should a conveyor system be used, the Contractor shall implement the following precautionary measures. Conveyor belts shall be fitted within windboards. Conveyor transfer points and hopper discharge areas shall be enclosed to minimize dust emission. All conveyors under control of the Contractor, and carrying materials which have the potential to create dust, shall be totally enclosed and fitted with belt cleaners.</li> </ul>	^
	<ul style="list-style-type: none"> <li>Any dusty materials being discharged to vehicle from a conveying system at fixed transfer point, three-sided roofed enclosed with a flexible curtain across the entry shall be provided. Exhaust fans shall be provided for this enclosure and vented via a suitable fabric filter system.</li> </ul>	^
	<ul style="list-style-type: none"> <li>The heights from excavated spoils are dropped should be minimise to reduce the fugitive dust arising from unloading/loading.</li> </ul>	^
	<ul style="list-style-type: none"> <li>The Contractor shall confine haulage and delivery vehicles to designated roadways inside the site. If in the opinion of the Engineer, any motorising vehicle is causing dust nuisance, the Engineer may require that the vehicle be restricted to a maximum speed of 15km per hour while within the site area.</li> </ul>	^
<ul style="list-style-type: none"> <li>Areas within the site where there is a regular movement of vehicles shall have an approved hard surface, be kept clear of loose surface materials and / or be regularly watered.</li> </ul>	^	
<ul style="list-style-type: none"> <li>Wheel cleaning facilities shall be installed for both portals and used by all vehicles leaving the site. No earth, mud, debris, dust and the like shall be deposited on public roads. Water in the wheel cleaning facility shall be changed at frequent intervals and sediments shall be removed regularly. The Contractor shall submit details of proposals for the wheel cleaning facilities to the Engineer prior to construction of the facility. Such wheel cleaning facilities shall be usable prior to any earthwork excavation activity on site. The Contractor shall provide a hard-surfaced road between any cleaning facility and the public road.</li> </ul>	^	
<ul style="list-style-type: none"> <li>Chemical wetting agents shall only be used on completed cuts and fills to reduce wind erosion.</li> </ul>	N/A	

Remarks: ^ Compliance of mitigation measure; X Non-compliance of mitigation measure;  
 N/A Not Applicable at this stage; • Non-compliance but rectified by the contractor;  
 \* Recommendation was made during site audit but improved/rectified by the contractor;  
 # Non-compliance but rectified/improved by the contractor and awaiting IEC's further comment.

Types of Impacts	Mitigation Measures	Status
	<ul style="list-style-type: none"> <li>• No vehicle exhausts shall be directed towards the ground or downwards to minimize dust nuisance.</li> <li>• Ventilation system, equipped with proprietary filters, should be provided to ensure the safe working environment inside the tunnel. Particular attention should be paid to the location and direction of the ventilation exhausts. The exhausts should not be allowed to face any sensitive receivers directly. Consideration should also be given to the location of windows, doors and direction of prevailing winds in relation to the nearby sensitive receivers.</li> <li>• In the event of any spoil or debris from construction works being deposited on adjacent land, or stream, or any silt being washed down to any area, then all such spoil, debris or material and silt shall be immediately removed and the affected land and areas restored to their natural state by the Contractor to the satisfaction of the Engineers.</li> </ul> <p>In addition, based on the <i>Air Pollution Control (Construction Dust) Regulation</i>, any works involved regulatory and notifiable works, such as stockpiling, loading and unloading of dusty materials, shall take precautions to suppress dust nuisance.</p> <ul style="list-style-type: none"> <li>• The working area of any excavation or earthmoving operation shall spray with water or a dust suppression chemical immediately before, during and immediately after the operation so as to maintain the entire surface wet;</li> <li>• Exposed earth shall be properly treated by compaction, turfing, hydroseeding, vegetation planting or sealing with latex, vinyl, bitumen or other suitable surface stabiliser within six months after the last construction activity on the construction site or part of the construction site where the exposed earth lies; and</li> <li>• Any stockpile of dusty materials (greater than 20m<sup>3</sup>) shall be either covered entirely by impervious sheeting or placed in an area sheltered on the top and three sides; and sprayed with water or a dust suppression chemical so as to maintain the entire surface wet.</li> <li>• Other suitable dust control measures as stipulated in <i>Air Pollution Control (Construction Dust) Regulation</i>, where appropriate, should be adopted.</li> </ul>	<p>^</p> <p>^</p> <p>^</p> <p>^</p> <p>^</p> <p>*</p> <p>^</p>

Remarks: ^ Compliance of mitigation measure; X Non-compliance of mitigation measure;  
N/A Not Applicable at this stage; • Non-compliance but rectified by the contractor;  
\* Recommendation was made during site audit but improved/rectified by the contractor;  
# Non-compliance but rectified/improved by the contractor and awaiting IEC's further comment.

Types of Impacts	Mitigation Measures	Status
<p><b>Construction Noise</b></p>	<p><u>Air borne noise</u></p> <p>In general, potential construction noise impact can be minimized or avoided by imposing a combination of the following mitigation measures:</p> <ul style="list-style-type: none"> <li>• Noisy equipment and activities should be sited by the Contractor as far from close-proximity sensitive receivers as practical. Prolonged operation of noisy equipment close to dwellings should be avoided.</li> <li>• The Contractor should minimise construction noise exposure to the schools (especially during examination periods). The Contractor should liaise with the school and the Examination Authority to ascertain the exact dates and times of all examination periods during the course of the works contract and to avoid noisy activities during these periods.</li> <li>• Noisy plant or processes should be replaced by quieter alternatives. Silenced diesel and gasoline generators and power units, as well as silenced and super-silenced air compressor, can be readily obtained.</li> <li>• Noisy activities should be scheduled to minimise exposure of nearby sensitive receivers to high levels of construction noise. For example, noisy activities can be scheduled for midday, or at times coinciding with periods of high background noise (such as during peak traffic hours).</li> <li>• Idle equipment should be turned off or throttled down. Noisy equipment should be properly maintained and used no more often than is necessary.</li> <li>• The power units of non-electric stationary plant and earth-moving plant should be quietened by vibration isolation and partial or full acoustic enclosures for individual noise-generating components.</li> <li>• Construction activities should be planned so that parallel operation of several sets of equipment close to a given receiver is avoided, thus reducing the cumulative impacts between operations. The numbers of operating items of powered mechanical equipment should be minimised. Noise can be reduced by increasing the distance between the operating equipment and the NSRs or by reducing the number of items of equipment and/or construction activity in the area at any one time.</li> <li>• The use of quiet plant working methods can further reduce noise level. Quiet plant is defined as Powered Mechanical Equipment (PME) whose actual sound power level is less than the value specified in the TMs for the same piece of equipment. To allow the Contractor some flexibility to select equipment to suit his needs, it is considered too restrictive to specify which specific items of silenced equipment to be used for the construction operations. It should be noted that various types of silenced equipment can be found in Hong Kong and are readily available on the market. BS 5228 also provides examples of quiet construction plant and their SWL.</li> <li>• Construction plant should be properly maintained (well-greased, damage and worn parts promptly replaced) and operated. Construction equipment often has silencing measures built in or added on, e.g. bulldozer silencers, compressor panels, and mufflers. Silencing measures should be properly maintained and utilised. Rubber or damping materials should be introduced between metal panels to avoid rattle and reverberation of noise.</li> <li>• Equipment known to emit sound strongly in one direction should be oriented so that the noise is directed away from nearby NSRs.</li> <li>• Materials stockpile and other structures (such as site offices) should be effectively utilised to shield construction noise. Noise</li> </ul>	<p>^</p> <p>^</p> <p>^</p> <p>*</p> <p>^</p> <p>^</p> <p>*</p> <p>^</p> <p>^</p> <p>^</p> <p>*</p>

Remarks: ^ Compliance of mitigation measure; X Non-compliance of mitigation measure;  
N/A Not Applicable at this stage; • Non-compliance but rectified by the contractor;  
\* Recommendation was made during site audit but improved/rectified by the contractor;  
# Non-compliance but rectified/improved by the contractor and awaiting IEC's further comment.

Types of Impacts	Mitigation Measures	Status
	<p>can also be reduced by construction of temporary noise barriers which screen the lower floors from viewing the sites. Temporary noise barriers should be installed at active parts of construction areas where construction equipment is being operated in close proximity to NSRs.</p> <ul style="list-style-type: none"> <li>• It is noted that under the WBTC No. 19/2001, all construction sites are required to use metallic site hoarding can be slightly modified (with the addition of steel backings) into temporary noise barriers. These barriers should be gap free and have a surface mass density of at least 7kg/m<sup>2</sup>.</li> <li>• All hand-held percussive breakers and air compressors should comply the Noise Control (Hand-held Percussive Breakers) Regulations respectively under the NCO (Ordinance No. 75/88, NCO Amendment 1992 No.6).</li> </ul> <p>The Contractor shall devise, arrange methods of working and carry out the works in such manner as to minimise noise impacts on the surrounding environment, and shall provide experienced personnel with suitable training to ensure that these measures are implemented properly.</p> <p><u>Level 2 Use of Barriers</u></p> <p>Level 2 mitigation measures include providing movable barriers for sites which have sufficient space for installation, full enclosures during the drilling activities at Eastern Portal and at muck pit areas for Eastern portals and cantilever-typed high rise noise barrier for intake W5 (P) and W8.</p> <p>Before construction of the full enclosure at muck pit area, the use of full enclosure noise barrier (Stage A) for the drilling activities at the Eastern Portal area is required. A full enclosure for the muck pit area will then be constructed at this later stage (Stage B). The full enclosure shall be gap free apart from necessary entrance/exits, which shall face towards the entrance of eastern portal to minimize the amount of noise generated from affecting the nearest RNSRs especially school (True Light Middle School of Hong Kong).</p> <p>5m high cantilever-typed hoarding barrier to be built at W5 (P) and W8. These enclosures/barriers should have no gaps and have a superficial surface density of at least 10kg/m<sup>2</sup>. Good site practice shall also be adopted by the Contractor to ensure the conditions of the hoardings are properly maintained throughout the construction period. To schedule the noise barrier erection and dismantling to the non sensitive periods of school to avoid adverse impact to W8/3.</p> <p>Movable barriers of 3 to 5m height with a small cantilevered upper portion and skid footing to be located within about 5 m or more for mobile equipment such that the line of sight is blocked. To provide purposes-built noise barriers or screens constructed of appropriate materials (minimum superficial density of 10kg/m<sup>2</sup>) located close to the operating PME.</p> <p>Pre-drilling following by chemical splitting instead of using large excavator mounted breaker should be used as mitigation measure for rock breaking and rock drilling.</p>	<p>^</p> <p>^</p> <p>^</p> <p>^</p> <p>*</p> <p>*</p> <p>^</p> <p>^</p>

Remarks: ^ Compliance of mitigation measure; X Non-compliance of mitigation measure;  
N/A Not Applicable at this stage; • Non-compliance but rectified by the contractor;  
\* Recommendation was made during site audit but improved/rectified by the contractor;  
# Non-compliance but rectified/improved by the contractor and awaiting IEC's further comment.

Types of Impacts	Mitigation Measures	Status
	<p>No construction activity is recommended during the examination period.</p> <p><u>Ground borne noise</u></p> <p>The noise level should be measured on the ground floor inside the nearest building during the TBM construction work in the daytime. If the daytime monitored ground borne noise exceeds the relevant evening/night ground borne noise criteria, evening/night construction work would not be carried out for the concerned tunnel section. Evening/night time construction work is subject to CNP application under the control of NCO.</p> <p>Public relationship strategy with 24-hour hotline system.</p>	<p>^</p> <p>^</p>

Remarks: ^ Compliance of mitigation measure; X Non-compliance of mitigation measure;  
 N/A Not Applicable at this stage; • Non-compliance but rectified by the contractor;  
 \* Recommendation was made during site audit but improved/rectified by the contractor;  
 # Non-compliance but rectified/improved by the contractor and awaiting IEC's further comment.

Types of Impacts	Mitigation Measures	Status
Water Quality	<u>Precautionary measures for construction work near natural streams</u>	
	<p>The government provides guidelines (ETWB TCW NO. 5/2005 and DSD TC 2/2004) are providing guidelines to minimize impacts when there is construction work carried out at near natural streams course. Relevant mitigation measures for the intakes are summarised as follows:</p>	
	<ul style="list-style-type: none"> <li>• Temporary site access to the work sites should be carefully planned and located to minimize disturbance caused to the substrates of streams/rivers and riparian vegetation by construction plant.</li> </ul>	^
	<ul style="list-style-type: none"> <li>• Locations well away from the rivers/streams for temporary storage of materials (e.g equipment, filling materials, chemicals and fuel) and temporary stockpile of construction debris and spoil should be identified before commencement of works.</li> </ul>	^
	<ul style="list-style-type: none"> <li>• Proposed works site areas inside, or in the proximity of, natural rivers and streams should be temporarily isolated to prevent adverse impacts on the stream water qualities.</li> </ul>	^
	<ul style="list-style-type: none"> <li>• Stockpiling of construction materials, if necessary, should be completely properly covered and located away from any natural stream/river.</li> </ul>	^
<ul style="list-style-type: none"> <li>• Construction debris and spoil should be covered up and/or properly disposed of as soon as possible to avoid being washed into nearby rivers/streams by rain and local runoff.</li> </ul>	^	
	<u>Construction of temporary berthing point at the Western Portal</u>	
	<p>A refuse collection vessel shall be provided to collect refuse or materials lost into the sea.</p>	^
	<p>The respective areas of the marine works will be completely enclosed by the silt curtain. The curtain shall be extended from water surface down to the seabed where it is anchored using sinker blocks. The Contractor shall inspect the silt curtain on regular basis to ensure its integrity and it is serviceable for all times.</p>	N/A

Remarks: ^ Compliance of mitigation measure; X Non-compliance of mitigation measure;  
N/A Not Applicable at this stage; • Non-compliance but rectified by the contractor;  
\* Recommendation was made during site audit but improved/rectified by the contractor;  
# Non-compliance but rectified/improved by the contractor and awaiting IEC's further comment.

Types of Impacts	Mitigation Measures	Status
	<p>Transfer of armour rock onto the seabed from barge at the temporary pier location should be conducted by careful grabbing and unloading to the seabed (to minimize sediment migration).</p>	^
	<p>The conveyor belt should be completely covered and muddy effluent from the temporary barge should be contained, treated and disposed. Where there is transfer of excavated wastes, the Contractor should provide appropriate measures to ensure that the waste is free from floatables, putrescibles, organic wastes and toxic materials and when required a refuse collection vessel be provided to collect float refuse.</p>	^
	<p><u>Construction of stilling basin at Western Portal outfall</u></p>	
	<p>All construction for the basin should be carried out inside the temporary cofferdam which is a temporary watertight enclosure built in the water and pumped dry to expose the bottom so that construction of stilling basin can be undertaken.</p>	^
	<p>During the dewatering process, appropriate desilting/sedimentation devices should be provided on site for treatment before discharge. The Contractor should ensure discharge water from the sedimentation tank meet the WPCO/TM requirements before discharge.</p>	^
	<p>The cofferdam will remain on site until after the construction of stilling basin has been completed. The coffer dam shall be regularly inspected and maintained to ensure no spillage of waste or wastewater into the sea. Conveyance of dredged materials from the coffer dam shall be carried out cautiously to avoid spillage into the sea.</p>	^
	<p>The filled material for the stilling basin should be contained inside the temporary cofferdam. The top level of the cofferdam shall be constructed higher than the final backfilled level.</p>	^
	<p>The Contractor shall be responsible for the design, installation and maintenance of the silt curtains to minimize the impacts on the water quality and the protection of water quality. The design and specification of the silt curtains shall be submitted by the Contractor to the Engineer for approval.</p>	N/A
	<p>Silt curtains shall be formed from tough, abrasion resistant, permeable membranes, suitable for the purpose, supported on floating booms in such a way as to ensure that the sediment plume shall be restricted to within the limit of the works area. The silt curtain shall be formed and installed in such a way that tidal rise and fall are accommodated, with the silt curtains always extending from the surface to the bottom of the water column and held with anchor blocks. The removal and reinstallation of such curtains during typhoon conditions shall be as agreed with the Director of Marine Department. The contractor shall regularly inspect the silt curtains and check that they are moored and marked to avoid danger to marine traffic. Any damage to the silt curtain shall be repaired by the Contractor promptly and the works shall be stopped until the repair is fixed to the satisfaction of the Engineer.</p>	N/A

Remarks: ^ Compliance of mitigation measure; X Non-compliance of mitigation measure;  
N/A Not Applicable at this stage; • Non-compliance but rectified by the contractor;  
\* Recommendation was made during site audit but improved/rectified by the contractor;  
# Non-compliance but rectified/improved by the contractor and awaiting IEC's further comment.



Types of Impacts	Mitigation Measures	Status
	<p>Transfer of rock fill material (armor rock) from the barge onto the site location should be conducted by grabbing and placement on the seabed to minimize sediment migration. No free dropping of the material will be allowed.</p> <p>Prior to the construction of armor rock based panel, a silt curtain shall also be installed prior to carry out any marine works as a preventive mitigation measure.</p> <p><u>Construction of TBM tunnel at both portals and intakes</u></p> <p>Recycled water will be used at the cutter face for cooling purposes. Used water will be collected and discharged to a settling tank for settlement. Excess water from the settling tank will be transferred to the water treatment plant on site where the addition of flocculants will assist in settlement of solids. The Contractor should ensure discharge water from the sedimentation tank meet the WPCO/TM requirements before discharge.</p> <p>During the drilling process, all flushing water will be recycled for use. Discharge of the treated water to nearby drainage system shall be allowed provided that it has been treated to a level meeting with statutory requirements.</p> <p>Water flow at streams should be maintained by a temporary diversion system during the construction phase of intakes and manhole drop shafts.</p> <p><u>General Construction Activities and Workforce</u></p> <p>A. Surface runoff</p> <p>Effluent produced from construction activities are subjected to WPCO control. Effluent produced from sites should be diverted away from stream courses. Construction works near stream course should be scheduled in the dry season as far as practical to avoid excessive site runoff discharge.</p> <p>Under the <i>Water Pollution Control Ordinance</i> (WPCO), turbid water from construction sites must be treated to minimize the solids content before being discharged into storm drains. The suspended solids load can be reduced by directing the runoff into temporary sand traps or other silt-removal facilities, and other good and appropriate site management practices. Advice on the handling and disposal of construction site discharge is provided in the ProPECC Paper (PN 1/94) on Construction Site Drainage.</p> <p>A drainage system layout should be prepared by the Contractor for each of the works areas (portals and intakes), detailing the facilities and measures to manage pollution arising from surface runoff from those works areas. The drainage layout and an associated drainage management plan to reduce surface runoff sediments and pollutants entering watercourses, should be submitted to the Engineer for approval and to EPD for agreement.</p>	<p>^</p> <p>^</p> <p>^</p> <p>^</p> <p>^</p> <p>^</p> <p>*</p> <p>*</p> <p>*</p>

Remarks: ^ Compliance of mitigation measure; X Non-compliance of mitigation measure;  
N/A Not Applicable at this stage; • Non-compliance but rectified by the contractor;  
\* Recommendation was made during site audit but improved/rectified by the contractor;  
# Non-compliance but rectified/improved by the contractor and awaiting IEC's further comment.

Types of Impacts	Mitigation Measures	Status
	<p>The system should be capable of handling stormwater from the site and directing it to sediment removal facilities before discharge. If oil and grease is used on the site or brought to the site, the stormwater should pass through oil interceptors before discharge. The interceptors should have a bypass to prevent washout in heavy storms.</p> <p>A temporary channel system or earth bunds or sand barriers should be provided in works areas on site to direct stormwater to silt-removal facilities. Stockpiled materials, if susceptible to erosion of rain or wind, should be covered with tarpaulins (or/similar fabric) or hydroseedings as far as practicable especially during the wet season.</p> <p>Silt removal facilities should be checked and the deposited silt and grit should be removed regularly to ensure these facilities are in good working condition and to prevent blockages.</p> <p>Vehicle washing areas should be drained into a settlement basin to settle out the suspended solid before discharge to storm water drains. The water should be recycled on site whenever possible. It is suggested that the wash water from the wheel wash basin is either reused for road watering or pumped to the on-site settling tanks for treatment. Water used for dust depression purposes should be minimized and an alternative soil holding agent should be considered.</p> <p><b>B. Spillage, Oil and Solvents</b>  Any contractor generating waste oil or other chemicals as a result of his activities should register as a chemical waste producer and provide a safe storage area for chemicals on site. Oil interceptors need to be regularly inspected and cleaned to avoid wash-out of oil during storm conditions. A bypass should be provided to avoid overload of the interceptor's capacity.</p> <p>Any spillage should be cleaned up immediately and the resulting contaminated absorbent material should be properly managed according to Waste Disposal Regulations. Spills should be contained to avoid spreading and contaminating the water resources.</p> <p>Oil and fuels should be used and stored properly in designated area. All fuel tanks and storage areas should be provided with locks and be sited on within sealed areas within surrounded by bunds of with a capacity equal to 110% of the storage capacity of the largest tank.</p> <p>Good housekeeping practices are required to minimize careless spillage and keep the work space in a tidy and clean condition. Appropriate training, including safety codes and relevant manuals, should be given to the personnel who regularly handle the chemicals on site.</p>	<p>^</p> <p>*</p> <p>^</p> <p>^</p> <p>^</p> <p>*</p> <p>*</p> <p>*</p>

Remarks: ^ Compliance of mitigation measure; X Non-compliance of mitigation measure;  
N/A Not Applicable at this stage; • Non-compliance but rectified by the contractor;  
\* Recommendation was made during site audit but improved/rectified by the contractor;  
# Non-compliance but rectified/improved by the contractor and awaiting IEC's further comment.

Types of Impacts	Mitigation Measures	Status
	<p>C. On-Site Effluent Generation</p> <p>Sewage arising from the additional population of workers on site should be collected in a suitable storage facility (chemical mobile toilets). Most of the work site locations are close to the public sewerage system, and therefore the use of septic tanks isare, therefore, not encouraged. Portable toilets should be used coupled with tickering away services provided by a licensed collector. They should be positioned at appropriate locations across the site to ensure no direct discharge of foul water off-site.</p> <p>D. Protection of Existing Flora and Fauna</p> <p>The Contractor should provide details of the plant and operation plans at each site for approval by the Engineer before commencing construction. The plans should include how the existing flora and fauna will be protected. Locations required for groundwater levels monitoring are Eastern Portal, PFLR1(P), THR2(P), TP5, TP789 and W12.</p> <p>The construction and demolition of the temporary pier may create short term impacts on the local marine water quality. The situation will be restored once the work is finished by proper phasing of the works programme and implementation of the adequate mitigation measures (e.g. silt curtain) the impacts will be minimized.</p> <p><u>Maintaining Baseflow in Downstream Watercourses</u></p> <p>The final design will be developed during the detailed design stage. The exact base flow rates to be maintained at each of the intakes will be subject to detailed site investigation at design stage.</p> <ul style="list-style-type: none"> <li>• Purpose of the by-pass device is to maintain the base-flow of the affected stream course.</li> <li>• The by-pass system comprises an approach link and a trapezoidal channel.</li> <li>• The approach link is section with inclined profiled surface at a gradient of 1 in 100. It is used to direct the base flow to the bypass trapezoidal channel at its down stream end during the normal days.</li> <li>• The trapezoidal channel is sized such that it could handle the base flow in the affected stream course which is estimated to be no more than 20 l/s.</li> <li>• Whenever the flow in the stream course exceeding the base flow rate, the excessive flow will overflow into the intake structure via the bottom rack structure. The bottom rack structure has bar screen on the top and inclined channel at the bottom. The top level of the bar screen is level with the by-pass channel with an aim to receive the overflow from the by-pass channel.</li> <li>• The by-pass channel is designed requiring minimum maintenance. However, it is recommended that the maintenance authority carry out regular maintenance inspection prior to onset of seasons and after significant rainstorm event to prevent blockage of the by-pass and bottom rack structure.</li> </ul>	<p>^</p> <p>^</p> <p>^</p> <p>N/A</p> <p>N/A</p> <p>N/A</p> <p>N/A</p> <p>N/A</p> <p>N/A</p>

Remarks: ^ Compliance of mitigation measure; X Non-compliance of mitigation measure;  
N/A Not Applicable at this stage; • Non-compliance but rectified by the contractor;  
\* Recommendation was made during site audit but improved/rectified by the contractor;  
# Non-compliance but rectified/improved by the contractor and awaiting IEC's further comment.

Types of Impacts	Mitigation Measures	Status
<b>Waste/Chemical</b>	<p><u>General</u></p> <p>A proper waste management plan should be implemented to promote waste minimisation at source. Where waste generation is unavoidable then the potential for recycling or reuse should be explored and opportunities taken. If wastes cannot be recycled then the recommended disposal routes should be followed.</p>	*
	<p>All waste materials shall be segregated into categories covering:</p> <ul style="list-style-type: none"> <li>• Excavated material or construction waste suitable for reuse on-site</li> <li>• Excavated material or construction waste suitable for public filling areas</li> <li>• Remaining C&amp;D waste for landfill</li> <li>• Chemical waste, and</li> <li>• General refuse</li> </ul>	<p>^</p> <p>^</p> <p>^</p> <p>^</p> <p>^</p>
	<p>Proper segregation and disposal of construction waste should be implemented. Separate containers for inert and non-inert wastes should be provided. The inert waste should be taken to public filling area and the non-inert waste should be transported to strategic landfills.</p>	^
	<p>A trip-ticket system on the solid waste transfer/disposal operations should be included as one of the contractual requirements (ETWB TCW No. 31/2004). The Independent Environmental Checker (IEC) should be responsible for auditing this system.</p>	^
	<p>IEC should also be responsible for auditing the well-documented record system which includes: (i) quantity of waste generation, (ii) quantity of recycled material, (iii) quantity of disposed material, (iv) disposal methods and (v) sites should be implemented during construction phase.</p>	^
	<p>Regular cleaning and maintenance of the waste storage area should be conducted throughout the construction stage.</p>	^
	<p><u>Excavated spoil</u></p> <p>Control measures for soil temporarily stockpiled on-site should be taken in order to minimize the noise, generation of dust, pollution of water and visual impact. Key impacts include:</p>	^

Remarks: ^ Compliance of mitigation measure; X Non-compliance of mitigation measure;  
N/A Not Applicable at this stage; • Non-compliance but rectified by the contractor;  
\* Recommendation was made during site audit but improved/rectified by the contractor;  
# Non-compliance but rectified/improved by the contractor and awaiting IEC's further comment.



Types of Impacts	Mitigation Measures	Status
<b>Terrestrial Ecology</b>	<p>During the detailed design stage, the following issues should also be considered as possible to further minimise the impacts:</p> <ul style="list-style-type: none"> <li>• Adjustment of site boundary to minimise temporary loss of natural stream habitat during construction.</li> <li>• Adjustment of site boundary to minimise use of mixed woodland as temporary works area. In particular, the woodland habitat in temporary works area of the Eastern Portal will be avoided, thereby greatly reducing the area of temporary loss of woodland habitat.</li> <li>• Minimizing felling of large trees.</li> <li>• About 20% of trees within the works area will be transplanted. The individual of <i>Artocarpus hypargyreus</i> recorded within the temporary works area of HKU1, if to be encroached, would also be transplanted.</li> </ul>	<p style="text-align: center;">^</p> <p style="text-align: center;">^</p> <p style="text-align: center;">^</p> <p style="text-align: center;">^</p>
	<p>Standard site practices including the following, should be enforced to minimise the disturbance to the surroundings:</p> <ul style="list-style-type: none"> <li>• Treat any damage that may occur to large individual trees in the adjacent area using materials and methods appropriate for tree surgery.</li> <li>• Reinstate work sites/disturbed areas immediately after completion of the construction works, in particular, through on-site tree/shrub planting along the woodland and shrubland section within the temporary works area. Tree/shrub species used should make reference from those in the surrounding area.</li> <li>• Regularly check the work site boundaries to ensure that they are not exceeded and that no damage occurs to surrounding areas.</li> </ul>	<p style="text-align: center;">^</p> <p style="text-align: center;">^</p> <p style="text-align: center;">^</p>
	<p>A total of 1.02 ha would be replanted with woodland species, reaching almost a 1.5:1 ratio for compensatory planting. Tree/shrub species used should be based on those in the surrounding areas, including those which are commonly recorded during the baseline surveys.</p>	<p style="text-align: center;">^</p>
	<p>A low-flow channel would be provided within the channelised section to maintain a deeper water depth in the expanded channel, in particular during dry season as well as a basin at the end of the channelised section to provide living space for aquatic life. Step chute in the form of a series of descending water pools would be constructed between the low flow channel and the undisturbed stream course. There would also be openings for aquatic fauna between each chute step (pool). These could work like a “ladder” to help avoid isolating the aquatic fauna in the channelised section from natural habitats.</p>	<p style="text-align: center;">^</p>
	<p>Measures are also needed to maintain the flow of all affected streams/nullahs during the construction stages. Temporary bypass should be provided if the stream/nullah flows will be cut off by the construction works. After the construction works are finished, sections of temporary loss should be reinstated. Construction materials, wastes, and equipment should be cleared from the sites.</p>	<p style="text-align: center;">^</p>

Remarks: ^ Compliance of mitigation measure; X Non-compliance of mitigation measure;  
N/A Not Applicable at this stage; • Non-compliance but rectified by the contractor;  
\* Recommendation was made during site audit but improved/rectified by the contractor;  
# Non-compliance but rectified/improved by the contractor and awaiting IEC's further comment.

Types of Impacts	Mitigation Measures	Status
	<p>Surveys of amphibians at E4(P), PFLR1(P), W12(P), MB16, E5(B)(P), TP789(P) and P5(P) prior to commencement of construction is recommended. Frogs, including Hong Kong Cascade Frog and Lesser Spiny Frog, and tadpoles found at work areas of these proposed intake points will be collected and translocated to nearby streams that will not be affected by the project. These procedures should be performed by experienced herpetologists. A detailed translocation proposal will be submitted during the detailed design stage.</p> <p>Measures should also be taken to avoid runoff to streams and marine habitats. Stream/channel which could potentially be affected during construction should be prevented from sedimentation by erection of sediment barriers. Site runoff should be desilted by siltation traps in streams/channels or diverted, to reduce the potential for suspended sediments, organics and other contaminants to enter the local stream environment.</p>	<p>^</p> <p>^</p>
<b>Marine Ecology</b>	<p>Silt curtains will be deployed during the construction and demolition of the temporary berthing point. Deployment of silt curtains around the berthing point area would effectively avoid adverse water quality impacts due to barge filling. No significant ecological impact is anticipated.</p> <p>The invert of the stilling basin would be at -5.4 mPD. A cofferdam in the form of pipe-pile wall is to be constructed outside the stilling basin prior to the construction of basin. The cofferdam will be dewatered to provide a working area for construction of the stilling basin. The boulders from the seawall will then be removed by landbased grabs.</p> <p>Although the speed of the working vessels to be used in the Project (mainly barges) would not be high, a speed limit for marine traffic is proposed as a precautionary measure. A speed limit of 10 knots should be strictly enforced in the works area, in particular in the waters between the outfall location and the navigation channel in East Lamma Channel.</p>	<p>N/A</p> <p>^</p> <p>^</p>

Remarks: ^ Compliance of mitigation measure; X Non-compliance of mitigation measure;  
N/A Not Applicable at this stage; • Non-compliance but rectified by the contractor;  
\* Recommendation was made during site audit but improved/rectified by the contractor;  
# Non-compliance but rectified/improved by the contractor and awaiting IEC's further comment.



Types of Impacts	Mitigation Measures	Status
Landscape and Visual	The proposed landscape and visual mitigation measures during the construction phase include:	
	CM1 - Topsoil, where identified, should be stripped and stored for re-use in the construction of the soft landscape works, where practical.	^
	CM2 - Existing trees to be retained on site should be carefully protected during construction. The detailed proposal for any trees felling and transplantation is subject to Lands Department's approval on tree felling application at the detailed design stage.	^
	CM3 - Trees unavoidably affected by the works should be transplanted where practical.	^
	CM4 - Compensatory tree planting should be provided to compensate for felled trees.	^
	CM5 - The extent of disturbance on the existing stream course should be minimized. Any temporary works areas within the stream course shall be reinstated after construction.	^
	CM7 – Control of night-time lighting	^
	CM8 – Erection of decorative screen hoarding	^

Remarks: ^ Compliance of mitigation measure; X Non-compliance of mitigation measure;  
N/A Not Applicable at this stage; • Non-compliance but rectified by the contractor;  
\* Recommendation was made during site audit but improved/rectified by the contractor;  
# Non-compliance but rectified/improved by the contractor and awaiting IEC's further comment.

Types of Impacts	Mitigation Measures	Status
Cultural Heritage	<p>The Cultural Heritage Impact Assessment has identified the following resources which will require mitigation measures during the construction stage;</p>	
	<p><u>Haw Par Mansion (including boundary wall and gate)</u>  A condition survey must be undertaken by a qualified professional prior to the commencement of construction works for the tunnel portal in order to assess the structural integrity of the mansion, wall and gate (with special attention paid to any fragile architectural features). A report containing description of the types of construction, identification of fragile elements, an appraisal of the condition and a photographic record must be prepared. The report must also provide an assessment indicating whether further precautionary measures will be necessary during the construction phase, and if so provide details for sufficient protective measures, including monitoring for vibration control to ensure that no damage to the structure and fabric of the house, wall and gate results from the construction works. The report must be submitted to AMO for approval before construction activities commence. Upon approval the appropriate monitoring and precautionary measures shall be put into place.</p>	^
	<p>A buffer zone with a minimum width of 3 metres and an obstruction free access point must be maintained between the boundary wall/gate and the temporary works area (during construction works associated for both the tunnel portal and the permanent vehicle access ramp). This is to enable access for routine maintenance works on the wall and to ensure that the wall is not damaged by machinery operation or related construction activities. The temporary works area will be enclosed by standard DSD site hoarding.</p>	^
	<p><u>Former Explosive Magazine of Victoria Barracks</u>  A condition survey must be undertaken by a qualified professional prior to the commencement of construction works in order to assess the structural integrity of the retaining wall and the extent of damage from cracks and vegetation growth. A report containing a description of the wall's construction materials, identification of fragile and/or endangered elements, an appraisal of the condition and a photographic record of the retaining wall must be prepared. The report must also provide an assessment indicating whether further precautionary measures will be necessary during the construction phase, and if so provide details for sufficient protective measures, such as monitoring for vibration control, to ensure that no damage to the retaining wall results from the construction works. The report must be submitted to AMO for approval before construction activities commence. Upon approval the appropriate monitoring and precautionary measures shall be put into place.</p> <p>A buffer zone with a minimum width of 3 metres and an obstruction free access point must be maintained between the retaining wall and the temporary works area (for the duration of the construction phase). The works area will be enclosed by standard DSD site hoarding.</p>	^

Remarks: ^ Compliance of mitigation measure; X Non-compliance of mitigation measure;  
N/A Not Applicable at this stage; • Non-compliance but rectified by the contractor;  
\* Recommendation was made during site audit but improved/rectified by the contractor;  
# Non-compliance but rectified/improved by the contractor and awaiting IEC's further comment.

Types of Impacts	Mitigation Measures	Status
<b>Fisheries</b>	<p>Silt curtain will be deployed during the construction and demolition of the temporary berthing point. With the deployment of silt curtains around the berthing point area, adverse water quality impact associated with the filling would not be anticipated. No significant fisheries impact is anticipated.</p> <p>The invert of stilling basin will be found at -5.4 mPD. A cofferdam in the form of pipe-pipe wall is to be constructed outside the stilling basin prior to the construction of basin. The cofferdam will be dewatered to provide a working space for the construction of stilling basin. The boulders from the seawall will then be removed by landbased grabs.</p>	<p>N/A</p> <p>^</p>
<b>Hazard to Life</b>	<p>There will be no overnight storage of explosives for this project. Transportation of explosives to site for the construction of adit will be undertaken on a daily basis. The contractor is required to destroy any unused explosives before nightfall. If contractor wishes to set up magazines for overnight storage of explosives, it is necessary to carry out risk assessment and seek the relevant approval following the EIAO process.</p>	<p>^</p>

Remarks: ^ Compliance of mitigation measure; X Non-compliance of mitigation measure;  
 N/A Not Applicable at this stage; • Non-compliance but rectified by the contractor;  
 \* Recommendation was made during site audit but improved/rectified by the contractor;  
 # Non-compliance but rectified/improved by the contractor and awaiting IEC's further comment.

---

---

**APPENDIX H**  
**SITE AUDIT SUMMARY**

---

---

## Appendix H Summary of Observation and Recommendation Made during Site Inspection

### *Summary of Observation and Recommendation Made during Site Inspection in July 2009*

<b>Parameters</b>	<b>Date</b>	<b>Observations and Recommendations</b>	<b>Follow-up</b>
<b>Water Quality</b>	03/07/2009	Milky water was observed discharging out at Eastern Portal due to the sudden malfunction of the water pump. The Contractor was reminded to critical review the water quality mitigation measures to ensure such measures can function properly.	Rectification/improvement was observed during the follow-up audit session.
	08/07/2009	The water quality inside the sedimentation compartment was silty at Western Portal. The Contractor was reminded to clean up regularly to ensure the efficient performance of the water treatment facility.	Rectification/improvement was observed during the follow-up audit session.
	22/07/2009	Wastewater was observed leak out from the wetsep at Eastern Portal. The Contractor was reminded to repair the damage parts of the wetsep.	Rectification/improvement was observed during the follow-up audit session.
	30/07/2009	Wastewater was observed overflow from the sedimentation tank due to the malfunction of the water pump at Eastern Portal. The Contractor was reminded to ensure all wastewater treatment facilities can function properly at all time. (Water pump was observed to be fixed immediately during the inspection)	Rectification/improvement was observed during the follow-up audit session.
<b>Air Quality</b>	08/07/2009	Over 20 cement bags were observed not covering with tarpaulin at Western Portal. The Contractor was reminded to cover them to prevent dust generation.	Rectification/improvement was observed during the follow-up audit session.
<b>Noise</b>	03/07/2009	Gap was observed at the noise enclosure at Eastern Portal. However, no TBM works were operated. The Contractor was reminded to rectify the situation as soon as possible before the operation of TBM.	#The item was not rectified during the follow-up audit session.
	08/07/2009	Gap was observed at the noise enclosure at Eastern Portal. The Contractor was reminded to seal the gap as soon as possible.	#Follow-up action was needed for the item.
	15/07/2009	Gap was observed at the noise enclosure at Eastern Portal. The Contractor was reminded to seal the gap as soon as possible.	#Follow-up action was needed for the item.
	22/07/2009	Gap was observed at the noise enclosure at Eastern Portal. The Contractor was reminded to seal the gap as soon as possible.	#Follow-up action was needed for the item.
	30/07/2009	Gap was observed at the noise enclosure at Eastern Portal. The Contractor was reminded to seal the gap before the operation of TBM.	#Follow-up action was needed for the item.
	30/07/2009	Noise mitigation measures was observed insufficient for the further noise generation works (e.g. rock breaking) at Eastern Portal. The Contractor was reminded to review the implementation of appropriate mitigation measures.	#Follow-up action was needed for the item.
<b>Waste / Chemical Management</b>	03/07/2009	General refuse and discarded bitumen oil was observed at Western Portal. The	The item was not rectified during the follow-up audit

<b>Parameters</b>	<b>Date</b>	<b>Observations and Recommendations</b>	<b>Follow-up</b>
		Contractor was reminded to clean them up.	session.
	08/07/2009	General refuse and discarded bitumen oil was observed at Western Portal. The Contractor was reminded to clean them up.	Rectification/improvement was observed during the follow-up audit session.
	15/07/2009	Construction materials were observed to be placed near the sea at Western Portal. The Contractor was reminded to store them properly.	Rectification/improvement was observed during the follow-up audit session.
	15/07/2009	Paint containers were observed at the drainage channel at Western Portal. The Contractor was reminded to remove them.	Rectification/improvement was observed during the follow-up audit session.
	22/07/2009	A heap of silt was observed to be placed near the sea at Western Portal. The Contractor was reminded to clear them.	Rectification/improvement was observed during the follow-up audit session.
	30/07/2009	Chemical waste storage area was observed without chemical waste label at Eastern Portal. The Contractor was reminded to attach it with appropriate label.	The item was not rectified during the follow-up audit session.
<b>Reminders</b>	03/07/2009	The Contractor was reminded of the followings: - Clear the general refuse and stagnant water at inside the pile at Eastern Portal.	Rectification/improvement was observed during the follow-up audit session.
	03/07/2009	The Contractor was reminded of the followings: - Clear the excess material from the decks of barge at Western Portal.	Rectification/improvement was observed during the follow-up audit session.
	08/07/2009	The Contractor was reminded of the followings: - Clear the stagnant water at the pit area at Western Portal.	*Follow-up action was needed for the item.
	15/07/2009	The Contractor was reminded of the followings: - Clear the stagnant water at the pit area at Western Portal.	Rectification/improvement was observed during the follow-up audit session.
	22/07/2009	The Contractor was reminded of the followings: - Clear the standing water in the label bags that secure around the trees at Intake MB16.	This item was not observed during the follow-up audit session. Rectification/improvement was observed on 4 August 2009.
	30/07/2009	The Contractor was reminded of the followings: - Clear the stagnant water at the area that may retain water at Eastern & Western Portal.	*Follow-up action was needed for the item.

**Summary of Observation and Recommendation Made during Site Inspection in August 2009**

<b>Parameters</b>	<b>Date</b>	<b>Observations and Recommendations</b>	<b>Follow-up</b>
<b>Water Quality</b>	13/08/2009	Milky waste water was observed accumulated at Western Portal. The Contractor was reminded to pump the wastewater out for treatment before discharging out.	Rectification/improvement was observed during the follow-up audit session.
	13/08/2009	Stagnant water was observed accumulated at the abandoned sedimentation tank at Eastern Portal. The Contractor was reminded to dry it out.	Rectification/improvement was observed during the follow-up audit session.
	13/08/2009	Silt and sand were observed accumulated at the access road at Eastern Portal. The Contractor was reminded to clear them.	Rectification/improvement was observed during the follow-up audit session.
	13/08/2009	Mud was observed from clogging the drainage channel at Intake MB16. The Contractor was reminded to clear them.	This item was not observed during the follow-up site audit session.
	19/08/2009	Silty water was observed discharging out from Intake SM1. The Contractor was reminded to cleanup the sedimentation tank regularly to ensure efficient performance of water treatment plant.	This item was not observed during the follow-up audit session.
	19/08/2009	Water quality inside the sedimentation compartment was milky at Western Portal. The Contractor was reminded to maintain the water treatment facility can function properly.	Follow-up action was needed for the item.
	27/08/2009	Water quality inside the compartment of wetsep was slightly milky and the milky water was observed discharging out at Eastern Portal. The Contractor was reminded to ensure the water treatment facility can function properly.	Rectification/improvement was observed during the follow-up audit session.
	27/08/2009	Milky water from the spoil basin was observed leaking out at the sand bag bund at Eastern Portal. The Contractor was reminded to erect concrete bund or other appropriate to prevent any wastewater leaking out.	Rectification/improvement was not observed during the follow-up audit session.
	27/08/2009	A pit of silty water was observed at underneath of water diversion pipe at Eastern Portal. The Contractor was reminded to provide mitigation measure to avoid any silty water discharging to the public drain.	Rectification/improvement was observed during the follow-up audit session.
	<b>Noise</b>	04/08/2009	Gap was observed at the noise enclosure at Eastern Portal. The Contractor was reminded to seal the gap before the operation of TBM.
04/08/2009		Noise mitigation measures was observed insufficient for the further noise generation works (e.g. rock breaking) at Eastern Portal. The Contractor was reminded to review the implementation of appropriate mitigation measures.	Rectification/improvement was observed during the follow-up audit session.
27/08/2009		Noise was noticed from the rock breaking works (with movable noise barrier) at Eastern Portal. The Contractor was reminded to provide and further review the noise mitigation measures implemented for the	Follow-up action was needed for the item.



<b>Parameters</b>	<b>Date</b>	<b>Observations and Recommendations</b>	<b>Follow-up</b>
		noise generation works.	
<b><i>Waste / Chemical Management</i></b>	04/08/2009	Chemical waste storage area was observed without chemical waste label at Eastern Portal. The Contractor was reminded to attach it with appropriate label.	Rectification/improvement was observed during the follow-up audit session.
	04/08/2009	Paint containers were observed to be placed near the drainage channel at Western Portal. The Contractor was reminded to clear them.	Rectification/improvement was observed during the follow-up audit session.
<b><i>Reminders</i></b>	04/08/2009	The Contractor was reminded of the followings: - Clear the stagnant water at the area that may retain water after the rain at Eastern & Western Portal.	Rectification/improvement was observed during the follow-up audit session.
	13/08/2009	The Contractor was reminded of the followings: - Seal the remaining narrow gap at the noise enclosure at Eastern Portal.	Follow-up action was needed for the item.
	19/08/2009	The Contractor was reminded of the followings: - Seal the remaining narrow gap at the noise enclosure at Eastern Portal.	Follow-up action was needed for the item.
	27/08/2009	The Contractor was reminded of the followings: - Seal the remaining narrow gap at the noise enclosure at Eastern Portal.	Rectification/improvement was observed during the follow-up audit session.

**Summary of Observation and Recommendation Made during Site Inspection in September 2009**

<b>Parameters</b>	<b>Date</b>	<b>Observations and Recommendations</b>	<b>Follow-up</b>
<b>Water Quality</b>	03/09/2009	Silty water was observed overflow at the sedimentation tank at near the water diversion pipe at Eastern Portal. The Contractor was reminded to ensure no wastewater from discharging out to the public drain.	Rectification/improvement was observed during the follow-up audit session.
	17/09/2009	Sudden discharge of milky water from the wetsep was observed at Eastern Portal. This item was rectified immediately. However, The Contractor was reminded to closely monitor the wastewater treatment facilities can function properly.	Rectification/improvement was observed during the follow-up audit session.
	25/09/2009	The discharge from the sedimentation tank at Intake SM1 was observed slightly silty. The Contractor was reminded to review the design of the wastewater treatment facilities to ensure the discharge is adequately treated.	Rectification/improvement was observed during the follow-up audit session.
	25/09/2009	Muddy water from the piling area was observed slightly discharging to the public road at Intake SM1. The Contractor was reminded to strengthen the sand bag bund around the piling works area.	Rectification/improvement was observed during the follow-up audit session.
<b>Air Quality</b>	25/09/2009	Over 20 bags of cement were observed without cover at Western Portal. The Contractor was reminded to cover them to prevent dust generation.	Rectification/improvement was observed during the follow-up audit session.
<b>Noise</b>	03/09/2009	Noise was noticed from the rock breaking works at Eastern Portal. The Contractor was reminded to provide additional mitigation measures for the noise generation works.	Follow-up action was needed for the item.
	10/09/2009	Noise was noticed from the rock breaking works at Eastern Portal. Additional mitigation measures for noise generation works were observed under construction. However, The Contractor was reminded that the noise impact to the nearby sensitive receivers should be minimized by adopting appropriate noise mitigation measures (e.g. To avoid concurrent uses of noisy equipment near the sensitive area.)	Rectification/improvement was observed during the follow-up audit session.
<b>Waste / Chemical Management</b>	03/09/2009	Suspected oil drum was observed mixed with other waste at the material skip at Western Portal. The Contractor was reminded to sort out the chemical waste and dispose through the licensed collector.	Rectification/improvement was observed during the follow-up audit session.
	10/09/2009	General refuse was observed at the wastewater treatment facilities at Intake HKU1. The Contractor was reminded to clear them.	Rectification/improvement was observed during the follow-up audit session.
	10/09/2009	Leakage oil was observed at the drip tray at near the workshop at Western Portal. The Contractor was reminded to clear them and dispose as chemical waste and provide the plug for the drip tray.	Rectification/improvement was not observed during the follow-up audit session.
	17/09/2009	Leakage oil was observed at the drip tray at near the workshop at Western Portal. The	Rectification/improvement was observed during the

<b>Parameters</b>	<b>Date</b>	<b>Observations and Recommendations</b>	<b>Follow-up</b>
		Contractor was reminded to clear them as chemical waste and provide the plug for the drip tray.	follow-up audit session.
	30/09/2009	General refuse was observed at underneath the access road at near the entrance of tunnel at Western Portal. The Contractor was reminded to clear them.	Rectification/improvement was not observed during the follow-up audit session.
<b>Reminders</b>	03/09/2009	The Contractor was reminded of the followings: - Properly improve the concrete bund at spoil basin at Eastern Portal.	Rectification/improvement was observed during the follow-up audit session.
	03/09/2009	The Contractor was reminded of the followings: - Provide drip tray for the generator at Eastern Portal.	Rectification/improvement was observed during the follow-up audit session.
	03/09/2009	The Contractor was reminded of the followings: - Clear the stagnant water at the drip tray at Intake W0 and Western Portal.	Rectification/improvement was observed during the follow-up audit session.
	10/09/2009	The Contractor was reminded of the followings: - Clear the stagnant water at the drip tray at Intake HKU1.	Rectification/improvement was observed during the follow-up audit session.
	10/09/2009	The Contractor was reminded of the followings: - Regular clear the wastewater treatment facilities to ensure the discharge is adequately treated.	Rectification/improvement was observed during the follow-up audit session.
	17/09/2009	The Contractor was reminded of the followings: - To replace the broken sand bags around the gullies at Intake MB16.	This item was not observed during the follow-up audit session.
	17/09/2009	The Contractor was reminded of the followings: - To provide wastewater treatment facilities at Intake MB16 for further construction works.	This item was not observed during the follow-up audit session.
	17/09/2009	The Contractor was reminded of the followings: - Properly maintain the wastewater treatment facilities at Western Portal, Intake W0 to ensure the discharge is adequately treated.	Follow-up action was needed for the item.
	17/09/2009	The Contractor was reminded of the followings: - Erect sand bag bund for the drainage channel at Intake SM1 to prevent the silt from getting to the channel so that to reduce the workload of the sedimentation tank.	Rectification/improvement was not observed during the follow-up audit session.
	25/09/2009	The Contractor was reminded of the followings: - Properly maintain the wastewater treatment facilities at Western Portal and Intake W0.	Rectification/improvement was observed during the follow-up audit session.
	25/09/2009	The Contractor was reminded of the followings: - Erect sand bag bund for the drainage channel at Intake SM1 in order to reduce the workload of the sedimentation tank.	Rectification/improvement was not observed during the follow-up audit session.
	30/09/2009	The Contractor was reminded of the	Rectification/improvement

<b>Parameters</b>	<b>Date</b>	<b>Observations and Recommendations</b>	<b>Follow-up</b>
		followings: - Clear the rain water at the top of the tarpaulin at Intake PFLR1.	was not observed during the follow-up audit session.
	30/09/2009	The Contractor was reminded of the followings: - Erect sand bag bund for the drainage channel at Intake SM1 in order to reduce the workload of the sedimentation tank.	Rectification/improvement was not observed during the follow-up audit session.

---

---

**APPENDIX I  
SUMMARY STATUS OF  
ENVIRONMENTAL LICENCES AND  
PERMITS**

---

---

## Appendix I - Summary of Environmental Licensing and Permit Status

Permit No.	Valid Period		Details	Status
	From	To		
<b>Environmental Permit (EP)</b>				
FEP-01/272/2007/B	25/6/08	N/A	Construction of a 6.25m-7.25m in diameter and about 11 km long underground main drainage tunnel, 2 portals and a series of connecting adits and drop shafts.	Valid
<b>Effluent Discharge License</b>				
EP860/W10/XY0175	23/06/08	30/06/13	Industrial discharge (Area of Mount Butler Office)	Valid
EP860/W10/XY0177	23/06/08	30/06/13	Industrial discharge (Eastern Portal Site)	Valid
EP820/W9/XT086	22/07/08	31/07/13	Industrial discharge (Western Portal Site)	Valid
EP680/W10/XY0183	19/11/08	30/11/13	Industrial discharge (Intake W0, Stubbs Road, Wan Chai, HK)	Valid
WT00003372-2009	-	30/4/14	Industrial discharge (Intake SM1)	Valid
WT00003737-2009	-	31/5/14	Industrial discharge (Intake MB16)	Valid
WT00003738-2009	-	31/5/14	Industrial discharge (Intake THR2)	Valid
WT00004270-2009	-	31/7/14	Industrial discharge (Intake PFLR1)	Valid
WT00004806-2009	-	30/09/14	Industrial discharge (Intake E7)	Valid
WT00004808-2009	-	30/09/14	Industrial discharge (Intake MBD2)	Valid
WT00004885-2009	-	30/09/14	Industrial discharge (Intake RR1)	Valid
<b>Registration of Chemical Waste Producer</b>				
5213-148-D2393-02	---	N/A	Chemical waste types: Spent oil	Valid
5213-172-D2393-01	---	N/A	Chemical waste types: Spent oil	Valid
<b>Construction Noise Permit (CNP)</b>				
GW-RS0404-09	04/06/09	03/09/09	Construction Noise Permit for the use of powered mechanical equipment for carrying out construction work at Hong Kong West Drainage Tunnel (Eastern Portal) (DSD Contract No. DC/2007/10), Tai Hang Road, Causeway Bay, Hong Kong.	Valid
GW-RS0543-09	29/07/09	22/01/10	Construction Noise Permit for the use of powered mechanical equipment for carrying out construction work at Hong Kong West Drainage Tunnel (Eastern Portal) (DSD Contract No. DC/2007/10), Tai Hang Road, Causeway Bay, Hong Kong.	Valid

Permit No.	Valid Period		Details	Status
	From	To		
GW-RS0705-09	17/09/09	14/03/10	Construction Noise Permit for the use of powered mechanical equipment for carrying out construction work at Hong Kong West Drainage Tunnel (Eastern Portal) (DSD Contract No. DC/2007/10), Tai Hang Road, Causeway Bay, Hong Kong.	Valid
GW-RS0382-09	25/05/09	25/08/09	Construction Noise Permit for the use of powered mechanical equipment for carrying out construction work and performing prescribed construction work at Hong Kong West Drainage Tunnel (Western Portal), Cyberport Road, Cyberport, Hong Kong (DSD Contract No. Dc/2007/10).	Valid
GW-RS0506-09	17/07/09	16/10/09	Construction Noise Permit for the use of powered mechanical equipment for carrying out construction work and performing prescribed construction work at Hong Kong West Drainage Tunnel (Western Portal), Cyberport Road, Cyberport, Hong Kong (DSD Contract No. Dc/2007/10).	Valid
GW-RS0408-09	29/05/09	24/11/09	Construction Noise Permit for the use of powered mechanical equipment for carrying out construction work at a construction site of "Hong Kong West Drainage Tunnel" near Stubbs Road Garden, Wan Chai, Hong Kong	Valid
GW-RS0507-09	20/07/09	29/08/09	Construction Noise Permit for the use of powered mechanical equipment for carrying out construction work at a construction site at Junction of Magazine Gap Road and May Road, The Peak, Hong Kong.	Valid
GW-RS0571-09	30/07/09	29/01/10	Construction Noise Permit for the use of powered mechanical equipment for carrying out construction work at a site near the junction of Mount Butler Road and Henderson Road, Hong Kong.	Valid

Permit No.	Valid Period		Details	Status
	From	To		
GW-RS0640-09	25/08/09	21/02/10	Construction Noise Permit for the use of powered mechanical equipment for carrying out construction work at Smithfield Road outside Mei Wah Mansion, Kennedy Town, Hong Kong.	Valid



---

---

**APPENDIX J**  
**WASTE GENERATED QUANTITY**

---

---

## Monthly Waste Flow Table

Quarter ending	Actual Quantities of Inert C&D Materials Generated Monthly						Actual Quantities of C&D Wastes Generated Monthly				
	Total Quantity Generated	Broken Concrete (see Note 3)	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics (see notes 2)	Chemical Waste	Others, e.g. general refuse
	( in m <sup>3</sup> )	( in m <sup>3</sup> )	( in m <sup>3</sup> )	( in m <sup>3</sup> )	( in m <sup>3</sup> )	( in m <sup>3</sup> )	( in m <sup>3</sup> )	( in m <sup>3</sup> )	( in m <sup>3</sup> )	( in m <sup>3</sup> )	( in m <sup>3</sup> )
Jan 2009	9659		129		9530		2		1.3	39	
Feb 2009	5680		199		5481		3			45	
Mar 2009	938		61		877		3		1.4	78	
Apr 2009	5722		45	5133	544		3		0.4	73	
May 2009	12219			12028	191		3		0.8	58	
Jun 2009	14863		53	11680	3130		3		6.7	73	
Sub-Total	49081		487	28841	19753		17		10.6	366	
July 2009	14965		67	6933	7965		3		1	213	
Aug 2009	20307		6	18434	1867		3		4.4	157	
Sep 2009	15918		48	14233	1637		3		1.4	134	
Oct 2009											
Nov 2009											
Dec 2009											
Total	100271		608	68441	31222		26		17.4	870	

- Notes:
- (1) The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the Site.
  - (2) Plastics refer to plastic bottles/containers, plastic/foam from packaging material.
  - (3) Broken concrete for recycling into aggregates.
  - (4) Assuming the conversion factor from m<sup>3</sup> to ton for rock is 2.5.
  - (5) The materials reused in other Project shall not be treated as waste under the Waste Disposal Ordinance (Cap 354).  
The figures are included for the sake of completeness of record.

---

---

**APPENDIX K**  
**SUMMARY OF EXCEEDANCES**

---

---

**Contract No. DC/2007/10 – Design and Construction of Hong Kong West Drainage Tunnel**

**Exceedance Report**

**Eastern Portal**

**(A) Exceedance Report for Air Quality (1 hour TSP)**  
**(NIL in the reporting quarter)**

**(B) Exceedance Report for Air Quality (24 hours TSP)**  
**(NIL in the reporting quarter)**

**(C) Exceedance Report for Construction Noise**  
**(NIL in the reporting quarter)**

**Near Eastern Portal**

**(D) Exceedance Report for Construction Ground Borne Noise**  
**(NIL in the reporting quarter)**

**Western Portal**

**(E) Exceedance Report for Air Quality (1 hour TSP)**  
**(NIL in the reporting quarter)**

**(F) Exceedance Report for Air Quality (24 hours TSP)**  
**(NIL in the reporting quarter)**

**(G) Exceedance Report for Construction Noise**  
**(NIL in the reporting quarter)**

**(H) Exceedance Report for Water Quality**  
**(NIL in the reporting quarter)**

**Near Western Portal**

**(I) Exceedance Report for Construction Ground Borne Noise**  
**(NIL in the reporting quarter)**

**Intake E7**

**(J) Exceedance Report for Construction Noise**  
**(NIL in the reporting quarter)**

**Intake PFLR1**

**(K) Exceedance Report for Construction Noise**  
**(NIL in the reporting quarter)**

**Intake W0**

**(L) Exceedance Report for Construction Noise**  
**(NIL in the reporting quarter)**

---

---

**APPENDIX L  
COMPLAINT LOGS**

---

---

**APPENDIX L – COMPLAINT LOG**

Log Ref.	Location	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
Com-2008-05-003	Construction site at Eastern Portal	22 May 2008	The complaint was lodged by Ms. Ng on 22 May 2008 regarding noise nuisance generated from the construction activities at the construction site of Eastern Portal	<p>According to the Contractor, only one excavator and one generator were operated for the excavation works around 8 am on 22 May 2008 at the Eastern portal. No other construction activities were conducted.</p> <p>In response to the complaint, The Contractor agreed to reschedule their current works activities, with immediate effect from 23 May 2008, that only site preparation works without noise nuisance to the nearby residents will be carried out from 7:00 am to 8:00 am at the Eastern Portal area.</p> <p>Base on the information collected and the monitoring results, the complaint was considered not justifiable since (1) no exceedance of the noise monitoring results was recorded in May and (2) no non-compliance or observation on noise was recorded.</p>	Closed
Com-2008-05-004	Construction site at Western Portal (Marine Works)	31 May 2008	The complaint was lodged by one of the local resident on 31 May 2008 regarding the noise nuisance generated from the marine works at Western Portal.	According to the Contractor, only two derrick barges and one tug boat were operated for the seabed formation works around 18:00 hrs on 31 May 2008 at the Western Portal. No other construction activities were conducted.	Closed

Log Ref.	Location	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
				<p>Base on the information collected and the monitoring results, the complaint was considered not justifiable since (1) no exceedance of the noise monitoring results was recorded in May and (2) no non-compliance or observation on noise was recorded.</p>	
Com-2008-07-007	Construction site at Eastern Portal	2 July 2008	<p>The complaint was lodged by a resident of The Legend on 2 July 2008 regarding noise nuisance generated from the construction activities at the construction site of Eastern Portal</p>	<p>According to the Contractor, only one generator and one drilling rig (Jumbo) were operated for the preparation works around 7:30a.m on 2 July 2008 at the Eastern portal. Construction noise was found from other construction site (Gammon Construction Limited) adjacent to Eastern Portal area.</p> <p>In response to the complaint, The Contractor review his forthcoming operations within the Eastern Portal site as previous they agreed, reschedule their current works activities, with immediate effect from 23 May 2008, that only site preparation works without noise nuisance to the nearby residents will be carried out from 7:00 am to 8:00 am at the Eastern Portal area.</p> <p>Additional noise monitoring was conducted on 16 and 17 July 2008 during the drilling rig (Jumbo), excavator and wheel loader were operated for drilling works.</p>	Closed

Log Ref.	Location	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
				<p>Base on the information collected and the monitoring results, the complaint was considered not justifiable since (1) no exceedance of the noise monitoring results was recorded in June and July 2008 and additional noise monitoring (2) no non-compliance or observation on noise was recorded.</p>	
COM-2008-10-011	Construction site at Western Portal	11 October 2008	<p>The complaint was lodged by one of the resident of Victoria Road, Ms Cheung on 11 October regarding about the noise nuisance generated from the construction works at Western Portal</p>	<p>According to the Contractor, excavation works and marine works including sheet piling works were also conducted at the time of complaint at Western Portal</p> <p>Additional noise monitoring was conducted on 15 October 2008, drilling works, excavation works and marine works including sheet piling works were also conducted. The construction noise levels measured during the construction works were well below the construction noise limit of 75 dB(A)</p> <p>The Contractor agreed to reschedule the starting time of the construction works to 8:15am on every Saturday that without noise nuisance from the construction works to the nearby residents will be carried out from 7:00 am to 8:15 am at the Western Portal area.</p>	Closed



Log Ref.	Location	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
				<p>Base on the information collected, the noise level measured at outside Aegean Terrace during the construction works at Western Portal site were well below the construction noise limit of 75 dB(A). Also, the Contractor has implemented the remedial measure that reschedule the starting time of the construction works to 8:15am on every Saturday immediately after receiving the complaint to minimize the noise nuisance to the nearby residents.</p>	
COM-2008-10-012	Construction site at Intake TP5	15 October 2008	<p>The complaint was lodged by Mr Choi on 15 October 2008 regarding about the noise generated from the GI works, which starts from 8:30 hrs to 17:30 hrs next to Aigburth at May Road.</p>	<p>According to the information provided by the Contractor, only rotary type drill rigs and water pumps were operated for the GI works at the time of complaint at Intake TP5.</p>	Closed
COM-2008-10-013	Construction site at Intake TP5	31 October 2008	<p>The complaint was lodged by Mr Lai on 31 October 2008 regarding the black smoke is emitted and noise is generated from the machine at the site (Intake TP5), he needed to close the windows to prevent the black smoke from entering his flat and to attenuate the noise.</p>	<p>Additional site inspection and noise monitoring at the podium of the Valverde at May Road were conducted on 3 Nov 2008 and 24 Oct, 5 Nov, 7 Nov 2008 respectively.</p> <p>The Contractor agreed to reschedule the starting time of the construction works to 9:30am on every Saturday and 8:00 on normal weekdays that without noise nuisance to the nearby residents will be carried out from 7:00 am to 8:00 am at Intake TP5. Acoustic insulating materials</p>	

Log Ref.	Location	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
COM-2008-11-015	Construction site at Intake TP5	4 November 2008	The complaint was lodged by Ms Lee on 4 November regarding the noise nuisance generated from the construction works at Intake TP5.	<p>have been applied for enclosing water pump and rotary type drill rigs to minimize the noise nuisance to the nearest residents.</p> <p>Base on the information collected, the noise level measured at the podium of the Valverde at May Road were well below the construction noise limit of 75 dB(A) after the Contractor has implemented the remedial measure.</p>	
COM-2008-11-016	Construction site at Western Portal	17 November 2008	The complaint was lodged by Mr Cheng on 17 November 2008 regarding dust nuisance arising from the soil nailing works at the roadside slope of Cyberport Road.	<p>According to the information provided by the Contractor, soil nailing works were conducted and some plant equipments i.e air compressor and generator were operated at the time of complaint at Western Portal.</p> <p>Base on the regular air quality monitoring in November 2008 at Outside Aegean Terrace (AQ2) and Outside The Site Office at Western Portal (AQ3), the dust levels measured at AQ2 for 1 hour TSP and at AQ3 for 24 hour TSP were well below the Action Level (321µg/m<sup>3</sup> for 1 hour TSP and 156µg/m<sup>3</sup> for 24 hour TSP). Also, the Contractor has implemented the dust suppression measures to prevent dust nuisance from the construction activities including soil nailing works.</p>	Closed

Log Ref.	Location	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
COM-2008-11-019	Construction site at Western Portal	29 November 2008	The complaint was lodged by Ms Cheung on 1 December 2008 regarding noise nuisance at Western Portal at 08:30 hrs approx on 29 November 2008 and 00:30 on 1 December 2008.	<p>According to the information provided by The Contractor, no construction works was carried out at the temporary jetty at the time of complaint (00:30 on 1 December 2008) at Western Portal.</p> <p>However, base on the regular noise monitoring at Outside Aegean Terrace (NC3), the noise level measured during the construction works at Western Portal site were well below the construction noise limit of 75 dB(A).</p>	Closed
COM-2008-12-020	Construction site at Western Portal	28 December 2008	The complaint was lodged by Ms Cheung on 28 December 2008 regarding the excavator was found working within Western Portal works area on Sunday.	<p>The complaint was considered not justifiable as Construction Noise Permit (CNP) – CNP No. GW-RS0827-08 has been granted from EPD for carrying out the construction works at Hong Kong West Drainage Tunnel (Western Portal), Cyberport Road, Cyberport, Hong Kong (DSD Contract No. DC/2007/10) between 1 December 2008 at 1900 hours and 28 February 2009 at 2400 hours. The powered mechanical equipment can be operated during the hours as below:</p> <ul style="list-style-type: none"> <li>a) Any day not being a general holiday between 1900 – 2300 hours</li> <li>b) General holiday (<b>including Sundays</b>) between 0700 – 1900 hours</li> </ul>	Closed

Log Ref.	Location	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
COM-2009-01-021	Muddy Water Discharged into Sea at Western Portal	21 January 2009	Muddy water was observed from discharging into the sea at Western Portal Site	<p>Base on the information collected, the muddy water discharged into the sea is considered due to the operations of excavation of stilling basin and poor condition of the silt curtain.</p> <p>The Contractor agreed to review their current provisions to prevent any muddy water from discharging into the sea again and close check the condition of the silt curtain.</p>	Closed
COM-2009-01-022(A)	Construction site at Western Portal	12 January 2009	The complaint was lodged by Mr Chan, the assistant of Mr CHAN Ngok pang (Southern District Councillor) about the resident in Baguio Villa near Victoria Road, Mr Ronald Chan concerns on the noisy activities carried out at Western Portal site.	<p>Base on the information collected, the noise level measured at outside Aegean Terrace during the construction works at Western Portal site were well below the construction noise limit of 75 dB(A). Aegean Terrace is at location close to the major site activities compared with Baguio Vila. Also, The Contractor agreed to reschedule their current works activities, no noisy work will be carried out at Western Portal Site before 8:00a.m.</p>	Closed
COM-2009-01-022(B)		21 January 2009	The complaint was lodged by resident of Aegean Terrace at Sassoon Road about the noise nuisance generated from Western Portal Site.		
COM-2009-01-022(C)		21 January 2009	The complaint was lodged by the resident in Baguio Villa near Victoria Road about noisy works at Western Portal Site.		

Log Ref.	Location	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
COM-2009-02-023	Construction site at Eastern Portal	7 February 2009	Complaint of Construction Noise at Early Morning (07:45hrs) at Eastern Portal Site	<p>Based on the information collected, the construction noise at about 07:45hrs on 7 February 2009 was due to the checking of the backhole by the sub-contractor.</p> <p>The Contractor was reminded to strengthen their site supervision and provide sufficient site-specific environmental training for sub-contractor to ensure that such situation would not be recurred.</p>	Closed
COM-2009-03-025	Construction site at Western Portal	2 March 2009 4 March 2009	Complaint of noise generated by midnight works and night-time lighting at Western Portal Site	<p>Base on the information collected, the regular noise monitoring was conducted during the construction works at the restricted hours. The noise measurement results were well below the construction noise limit of 65dB(A) for the period of 0700-2300 hrs on holiday; and 1900-2300 hrs on all other days and baseline level during the night time.</p> <p>The Contractor was reminded to strengthen their site supervision and implement necessary noise mitigation measures to minimize and avoid the construction noise impact to the residents nearby especially during the restricted hours.</p> <p>Regarding the complaint of spotlight hanging on the plant at the site portion WP, The Contractor was reminded to implement the mitigation measures for Visual during the construction by controlling the night-</p>	Closed
COM-2009-03-026		7 March 2009	Complaint of pipe hitting noise at midnight at Western Portal Site.		

Log Ref.	Location	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
				time lighting so that the residual visual impacts can be accepted.	
COM-2009-04-028	Construction site at Western Portal	7 April 2009	Complaint of noise generated from the construction works conducted till 11:00pm at Western Portal of the Hong Kong West Drainage Tunnel.	<p>According to the information provided by The Contractor, TBM, conveyor belt, ventilation fan, tower crane and cherry picker were operated for the construction works on 7 April 2009 before 11:00pm and only TBM works with conveyor belt and ventilation fan were operated on 10 April 09 (Sunday). No operation of derrick barge on 10 April 09.</p> <p>According to the photos taken on 8 April 2009, misplacement of plant was observed at Western Portal Site. Upon advice, The Contractor immediately moved the fan properly.</p> <p>Based on the information collected, the construction noise levels measured were well below the construction noise limit of 75 dB(A) for the period of 0700-1900 hrs on normal weekdays, 65 dB(A) for the period of 0700-2300 hrs on holiday; and 1900-2300 hrs on all other days and baseline level for the period of 2300-0700 hrs of next day. The ground borne noise levels measured were also well below the construction ground borne noise standards (i.e. 65</p>	Closed
COM-2009-04-029		10 April 2009	Complaint of noise generated by TBM works at Western Portal.		

Log Ref.	Location	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
				<p>dB(A) – Daytime (except General Holiday and Sundays) and 55 dB(A) – Daytime during general holidays and Sunday and all days during Evening (1900 to 2300 hrs). No exceedances of noise level have been recorded in March and April 2009.</p> <p>The Contractor was advised to strictly follow the conditions of the permit to avoid any misplacement of plants in the future. Also, The Contractor should take sufficient noise mitigation measures to minimize the environmental impact on the nearby community as recommended in the approved EIA report.</p> <p>In addition, DNJV already arranged tailors made training for the Production Team including the senior management and foreman to explain the conditions and requirements listed on the CNP and delegated one Engineer to ensure all construction activities and PMEs to be used are fully complying with CNP and legislation requirements before the commencement of the construction activities during the restricted hour.</p>	

Log Ref.	Location	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
				<p>Base on the information collected, regular noise Monitoring was conducted during the night time to check the noise levels are complying with the construction noise criteria. The noise levels measured at NC3 during the construction works at night time were well below the construction noise limit.</p> <p>The Contractor was reminded to strengthen their site supervision by delegated Engineer to ensure all construction activities and PMEs to be used are fully complying with CNP and legislation requirements and implement necessary noise mitigation measures as recommended in the Approved EIA report to minimize and avoid the construction noise impact to the residents nearby especially during the restricted hours.</p>	
COM-2009-04-030	Construction site at Western Portal	30 April 2009	Complaint of Construction Noise Generated at Night at Western Portal.	According to the site activities diaries, TBM chainage, TBM excavation, installation of segment ring, pea gravel & mortar injection and installation cables & pipes at gantries were the activities conducted in the night of 30 April 2009.	Closed
COM-2009-05-031		4 May 2009	Complaint of low frequency noise emitted from the construction site at Western Portal.		



Log Ref.	Location	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
		11 May 2009	Complaint of Construction Noise nuisance generated from the Western Portal Site from day to night.	<p>sound of locomotive and tower crane operations.</p> <p>No exceedance of noise level was recorded since the commencement of the project works at Western Portal Site. The noise levels measured at NC3 during the construction works were well below the construction noise limit.</p> <p>The Contractor will continue implementing their mitigation measures (e.g. Instruct workers not to shout during work in the evening; no horn signal of locomotive after 6:55 pm).</p>	
COM-2009-05-032	Construction site at Eastern Portal	13 May 2009	The complaint was lodged by a resident regarding the Construction Noise Nuisance from the construction works that were carried out from early morning till night time at Eastern Portal Site Area.	<p>Based on the information collected, the noise levels measured at NC1/NC1a and NC2 during the construction works were well below the construction noise limit or baseline level.</p> <p>The Contractor is also committed to implement sufficient noise mitigation measures as recommended in the approved EIA report to minimize the nuisance caused to the nearby residents especially during the restricted hours.</p>	Closed
COM-2009-06-035	Hong Kong West Drainage Tunnel Construction Site at Cyberport	3 June 2009	EPD received a public complaint raised by Mr. Lee regarding the transportation and disposal of construction wastes from Hong Kong West	Base on the information collected, alternative disposal ground is proposed by The Contractor and they have been submitted the relevant information and sought the approval from Supervising	Closed

Log Ref.	Location	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
			Drainage Tunnel Construction Site at Cyberport on 3 June 2009.	Officer. The Contractor also maintains the daily record with details of each disposal trip from the Site and the disposal ground.	
COM-2009-06-037	Construction site at Eastern Portal	23 June 2009	The few noise complaints were lodged by a resident of The Legend and Ronsdale Garden regarding the Construction Noise Nuisance from the construction works at Eastern Portal Site Area since 7:00a.m and in the afternoon.	Based on the information collected, the noise levels measured at NC1 and NC2 during the construction works were well below the construction noise limit or baseline level.  In response to the complaints, the head of hydraulic breaker has been wrapped with sound proof materials and movable noise barriers were provided for rock excavation to reduce noise.  The Contractor is also committed to implement sufficient noise mitigation measures as recommended in the approved EIA report to minimize the nuisance caused to the nearby residents.	Closed
COM-2009-06-038			The complaint was raised by Ms Wong of Goodwell Property Management, she wrote on behalf of the Estate Owner Committee of Legend at Tai Hang about noise nuisance arising from the excavation works at Eastern Portal site portion. The Committee requested the Contractor to provide mitigation measures to minimise the impact.		
COM-2009-09-042	Construction site at Eastern Portal	21 September 2009	The complaint was raised by a resident of The Legend regarding poor housekeeping and construction noise nuisance from the Eastern Portal Site Area.	Based on the information gathered in the Investigation, the Contractor had taken action immediately to rectify the complaint of poor housekeeping. The white site office was painted green in harmony with the surrounding environment and the site was	Investigation Report submitted to DNJV for further submission

Log Ref.	Location	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
				<p>maintained in a clean and tidy condition. All materials required for temporary works were stored in an orderly manner.</p> <p>Regarding the complaint of construction noise impact, the noise levels measured at The Legend (NC2) during the construction works in the normal working hours were well below the construction noise limit level.</p> <p>Nevertheless, the Contractor is also committed to implementing sufficient noise mitigation measures as recommended in the approved EIA report to minimize the nuisance caused to the nearby residents and provide training for the workers to increase awareness of their environmental responsibilities.</p>	